FUGRO TECHNICAL SERVICES LIMITED Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.

Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



21st CONSOLIDATED MONTHLY **EM&A REPORT**

July 2018

Client	:	Civil Engineering and Development Department, HKSAR
EP No.	:	EP-337/2009 – New Distributor Roads Serving the Planned Kai Tak Development Area
Contract No.	:	KLN/2016/05 – Independent Environmental Checker for Contract No. KL/2015/02 Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area
Report No.	:	0087/16/ED/0785

Prepared by	:	Wingo So
Reviewed by	:	Calvin Leung
Certified by	:	C

Colin Yung Independent Environmental Checker Fugro Technical Services Limited

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.



TABLE OF CONTENTS

EXE	CUTIVE SU	JMMARY	I
1.	INTRODU	CTION	1
2.	ENVIRON	MENTAL MONITORING AND AUDIT	7
3.	SITE INS	PECTION	10
4.	ENVIRON	MENTAL COMPLAINT AND NON-COMPLIANCE	11
5.	IMPLEME	NTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	\$ 12
6.	FUTURE	KEY ISSUES	13
7.	CONCLU	SIONS	16
LIST	OF APPEN	DICES	
Арре	endix A	Monthly EM&A Report For Contract No. KL/2012/02 Kai Tak Development - Stage 3A Infrastructure at North Apron Area	
Арре	endix B	Monthly EM&A Report For Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at North Apron Area	
Арре	endix C	Monthly EM&A Report For Contract No. KL/2014/01 Kai Tak Development - Stage 2 Infrastructure works for Developments at Southern the Former Runway	Part of
Арре	endix D	Monthly EM&A Report For Contract No. KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the South Part of the Former Runway	ern
Арре	endix E	Monthly EM&A Report For Contract No. KL/2015/02 Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area	

Website : www.fugro.com



EXECUTIVE SUMMARY

Hong Kong.

- i. This is the 21st Consolidated Monthly EM&A Report which summaries the EM&A works undertaken by respective contract under EP-337/2009 within the period between 1 July and 31 July 2018.
- ii. The EP-337/2009 relevant major construction activities undertaken in the reporting month are summarized as follow:

Contract No. KL/2010/03:

• NA (The works has been completed and no further EM&A submission is required.)

Contract No. KL/2012/02:

All major construction activities were completed from 31st May 2018, the site activities undertaken in the reporting month included:

• Defect rectification and modification for VT1, SW2, SW3 and PRPE footpath.

Contract No. KL/2012/03:

- Daily Cleaning;
- Finishing works, E&M work, Access Road Construction in PS2;
- Site Clearance Works in DCS;
- Road widening work, Pavement Construction in Sung Wong Toi Road;
- Road works and Footpath Construction in Road D2;
- Finishing works, E&M works and Access Road Construction in Portion 4 (NPS & Sewerage); and
- Removal of excavated material in Portion 6.

Contract No. KL/2014/01:

- TTA implementation, junction improvement works at Shing Fung Road and Wang Chiu Road / Kai Cheung Road;
- ELS installation and construction of box culvert and underpass;
- Construction of utilities trough and its laying of utilities at Kai Tak Bridge;
- Construction of pile caps, noise barrier footings and steel structure, outfalls, deck structure and columns;
- Laying of sewer, drainage and pavement; and
- Erection of noise barrier steel structure and panels.

Contract No. KL/2014/03:

- Excavation and laying of drainage pipe and manhole;
- Seawall modification works;
- Construction of tunnel box structure;
- D-wall construction works;
- Pumping test; and
- Excavation and ELS construction.

Contract No. KL/2015/02:

- Excavate with ELS works for subway construction
- Steel fixing for the base slab of subway SW6
- Cut the existing DN800 salt water main for sheet piling works at PERE (Stage 1)
- Installing sheet piles for subway SW6 at PERE (Stage 1)
- Carry out trial pits at SKLR Playground and Ramp K73
- Formwork erection for pile caps at the existing bridge K72

Tuen Mun, N.T.,

Hong Kong.

• Remedial works and application of joint sealant in box culverts

E-mail : matlab@fugro.com

Website : www.fugro.com

- ELS works for box culvert B5 connection
- Backfilling works at box culvert B1
- DCS valve chamber construction works in Road L7 Portion 6
- Water mains, drainage, sewerage and DCS works in Road L7
- Sewerage works in Portion 4
- Drainage and sewerage works in Portion 2 & 3

Breaches of the Action and Limit Levels

- iii. No Action / Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.
- iv. No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.
- v. No Action / Limit Level exceedance was recorded for noise monitoring in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

vi. No complaint, notification of summons or prosecution was received in this reporting month.

Reporting Changes

vii. There was no reporting change in the reporting month.



Future Key Issues

Hong Kong.

viii. The potential environmental impacts for the coming month and the control measures are shown in **Table I**:

Table I Summary of Key Issues for the Coming Month and Control Measures

Website : www.fugro.com

Major Impact Prediction	Control Measures					
Contract No. KL/2012/03:						
Air quality impact (dust)	 Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. 					
Water quality impact (surface run-off)	 Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of site boundary bund such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. 					
Noise Impact	 Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. 					
Contract No. KL/2	:014/01:					
Air quality impact (dust)	 Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. 					
Water quality impact (surface run-off)	 Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. 					
Noise Impact	 Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. 					
Contract No. KL/2014/03:						
Construction dust, construction noise, water quality, waste management and landscape and visual impact.	 Sufficient watering of the works site with the active dust emitting activities; Limitation of the speed for vehicles on unpaved site roads; Properly cover or enclosure of the stockpiles and dusty materials; Good site practices on loading dusty materials; Providing sufficient vehicles washing facilities at every vehicle exit point; Good maintenance to the plant and equipment; Use of quieter plant and Quality Powered Mechanical Equipment (QPME); Use of acoustic fabric and noise barrier; Using the approved Non-road Mobile Machineries (NRMMs); 					

Ш

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Major Impact Prediction	Control Measures		
	 Proper storage and handling of chemical; Appropriate desilting, oil interceptors or sedimentation devices provided on site for treatment before discharge; Onsite waste sorting and implementation of trip ticket system; Training of the site personnel in proper waste management and chemical waste handling procedures; Proper storage of the construction materials; Erection of decorative screen hoarding; Strictly following the Environmental Permits and Licenses; Provide sufficient mitigation measures as recommended in Approved EIA Reports 		
Contract No. KL/2			
Air quality impact (dust)	 Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. 		
Water quality impact (surface run-off)	 Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. 		
Noise Impact	 Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. 		

IV The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.



1. INTRODUCTION

1.1 Background

- 1.1.1 The Kai Tak Development is located in the south-eastern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- 1.1.2 A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 March 2009.
- 1.1.3 The EP-337/2009 was issued on 23 April 2009 for the new distributor roads serving the planned Kai Tak Development to the following scale and slope:
 - a) Road D1 a dual 2-lane carriageway of approximately 1.3 km long.
 - b) Road D2 a dual 3-lane carriageway of approximately 1.1 km long.
 - c) Road D3 a dual 2-lane carriageway of approximately 2.3 km long.
 - d) Road D4 a dual 2-lane carriageway of approximately 0.9 km long.
- 1.1.4 The Civil Engineering and Development Department HKSAR has appointed Fugro Technical Services Limited (FTS) to undertake the role of Independent Environmental Checker (IEC) for the Contract No. KL/2015/02.
- 1.1.5 This is the 21st Consolidated Monthly EM&A Report which summaries the EM&A works undertaken by respective contract under EP-337/2009 within the period between 1 July and 31 July 2018.

Party	Position	Name	Telephone	Fax	
Contract No. KL/2012/0	2:				
Project Proponent CEDD)	Senior Engineer	Mr. Mike Cho	3106 2584	3579 4512	
Engineer's	SRE	Mr. Gary Cheung	2210 6100	2210 6110	
Representative (ARUP)	RE	Ms. Edith Fung	2210 0100	2210 0110	
IEC (ANewR)	IEC	Mr. James Choi	2618 2836	3007 8648	
IEC (ANEWR)	IEC	Mr. Adi Lee	2010 2030	3007 8048	
	ET Leader	Dr. Priscilla Choy	2151 2089		
ET (Cinotech)	Project Coordinator and Audit Team Leader	Ms. Ivy Tam	2151 2090	3107 1388	
Main Contractor	Project Manager	Mr. Joe Yip	9209 5920		
(Build King)	Construction Manager	Mr. Cheung Wai Por	9663 9908	2639 6208	
Contract No. KL/2012/0	<u>3:</u>				
Project Proponent (CEDD)	Senior Engineer	Mr. C. K. Choi	2301 1174	2301 1277	
Engineer's	CRE	Mr. W. K. Leung	0700 0774	2012 0001	
Representative (AECOM)	RE	Mr. Jacky Pun	2798 0771	3013 8864	
IEC (ANewR)	IEC	Mr. Adi Lee	2618 2831	3007 8648	
ET (Cinotech)	ET Leader	Dr. Priscilla Choy	2151 2089	3107 1388	

1.2 Summary of relevant Contract Information of Key Personnel

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel :+852 2450 8233 Fax :+852 2450 6138 E-mail :matlab@fugro.com Website : www.fugro.com



Party	Position	Name	Telephone	Fax
	Project Coordinator and Audit Team Leader	Ms. Ivy Tam	2151 2090	
Main Contractor (Kwan On)	Site Agent	Mr. Albert Ng	3689 7752 6146 6761 (Ho	3689 7726 otline)
Contract No. KL/2014/0	1:	•	· · ·	
Project Proponent	Senior Engineer	Mr. Sunny Lo	3579 2450	0570 4540
(CEDD)	Engineer	Mr. Keith Chu	3579 2124	3579 4516
Engineer's Representative (AECOM)	CRE	Mr. Clive Cheng	3746 1801	2798 0783
IEC (KSMC)	IEC	Dr. C. F. Ng	2618 2166	2120 7752
	ET Leader	Dr. Priscilla Choy	2151 2089	
ET (Cinotech)	Audit Team Leader	Ms. Ivy Tam	2151 2090	3107 1388
Main Contractor (CCJV)	EO	Mr. Dennis Ho	2960 1398	2960 1399
Contract No. KL/2014/0	3:			
Project Proponent (CEDD)	Co-ordinator	Ms. Amy Chu	3106 3172	2369 4980
Engineer's Representative (HMJV)	CRE	Mr. Chris Wong	3742 3803	3742 3899
IEC (Ramboll Hong Kong Limited)	IEC	Mr. F. C. Tsang	3465 2851	3465 2899
ET (MĆL)	ET Leader	Mr. Colin Yung	3565 4114	3565 4160
	Site Agent	Mr. Arnold Chan	9380 4110	
Main Contractor (CRBC)	_	Mr. Dickey Yau	5699 4503	2283 1689
	EO	Mr. Calvin So	9724 6254	
Contract No. KL/2015/0	2:			
Project Proponent (CEDD)	Senior Engineer	Ms. K. Pong	2301 1466	2369 4980
Engineer's Representative (AECOM)	SRE	Mr. Vincent Lee	2798 0771	2210 6110
IEC (FTS)	IEC	Mr. Colin Yung	3565 4114	2450 8032
· · · · ·	ET Leader	Dr. Priscilla Choy	2151 2089	
ET (Cinotech)	Audit Team Leader	Ms. Ivy Tam	2151 2090	3107 1388
Main Contractor (PWHJV)	Site Agent	Mr. W. M. Wong	6386 3535	2398 8301

1.3 Summary of Construction Programme and Activities

- 1.3.1 The construction programme of each Contract is summarized in the appendices of the corresponding Monthly EM&A.
- 1.3.2 The major construction activities undertaken in the reporting month are summarized as follow:

Contract No. KL/2010/03:

• NA (The works has been completed and no further EM&A submission is required.)

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Contract No. KL/2012/02:

All major construction activities were completed from 31st May 2018, the site activities undertaken in the reporting month included:

• Defect rectification and modification for VT1, SW2, SW3 and PRPE footpath.

Contract No. KL/2012/03:

- Daily Cleaning;
- Finishing works, E&M work, Access Road Construction in PS2;
- Site Clearance Works in DCS;
- Road widening work, Pavement Construction in Sung Wong Toi Road;
- Road works and Footpath Construction in Road D2;
- Finishing works, E&M works and Access Road Construction in Portion 4 (NPS & Sewerage); and
- Removal of excavated material in Portion 6.

Contract No. KL/2014/01:

- TTA implementation, junction improvement works at Shing Fung Road and Wang Chiu Road / Kai Cheung Road;
- ELS installation and construction of box culvert and underpass;
- Construction of utilities trough and its laying of utilities at Kai Tak Bridge;
- Construction of pile caps, noise barrier footings and steel structure, outfalls, deck structure and columns;
- Laying of sewer, drainage and pavement; and
- Erection of noise barrier steel structure and panels.

Contract No. KL/2014/03:

- Excavation and laying of drainage pipe and manhole;
- Seawall modification works;
- Construction of tunnel box structure;
- D-wall construction works;
- Pumping test; and
- Excavation and ELS construction.

Contract No. KL/2015/02:

- Excavate with ELS works for subway construction
- Steel fixing for the base slab of subway SW6
- Cut the existing DN800 salt water main for sheet piling works at PERE (Stage 1)
- Installing sheet piles for subway SW6 at PERE (Stage 1)
- Carry out trial pits at SKLR Playground and Ramp K73
- Formwork erection for pile caps at the existing bridge K72
- Remedial works and application of joint sealant in box culverts
- ELS works for box culvert B5 connection
- Backfilling works at box culvert B1
- DCS valve chamber construction works in Road L7 Portion 6
- Water mains, drainage, sewerage and DCS works in Road L7
- Sewerage works in Portion 4
- Drainage and sewerage works in Portion 2 & 3

FUGRO TECHNICAL SERVICES LIMITED Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Tel : +852 2450 8233 Fax : +852 2450 6138

Hong Kong.

E-mail : matlab@fugro.com Website : www.fugro.com



1.4 Summary of Inter-relationship with the environmental protection/ mitigation measures with the construction programme

1.4.1 The summary of inter-relationship with environmental protection/mitigation measures are presented as follow:

Major Environmental Impact	Control Measures
Contract No. KL/2012/03:	
Dust, Water Quality, Waste Management (Construction of superstructure of Pumping Station PS2 and NPS)	 Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; and On-site waste sorting and implementation of trip ticket system.
Dust, Noise (Backfilling between sewerage manholes 1K1_1 and FMH10_340 and construction of manhole FMH10_370a at L6)	 Use of quiet plant and well-maintained construction plant; and Properly cover the stockpiles;
Noise, Waste Management (Installation of precast unit and construction of in-situ portions of Box Culvert B6; Construction of jacking pits nos. 1 and 2; Installation of gas pipe at pit no. 10; Construction of washout chamber at pit no. 11)	 Use of quiet plant and well-maintained construction plant; and Provide hoarding. Good management and control on construction waste reduction
Noise (Construction of sewerage manhole FMH 10 at Bailey Street; Widening works of Sung Wong Toi Road.) Noise, Water Quality (Pipe laying from manhole SMH2204 to Box Culvert B6; Laying of rising mains from PS2 to chainage CHA-18; Pipe laying from stormwater manholes SMH1962 to SMH1963 and construction of manholes SMH1953 and SMH1963 at L6; Installation of DCS)	 Use of quiet plant and well-maintained construction plant; and Provide hoarding. Use of quiet plant and well-maintained construction plant; and Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall.
Contract No. KL/2014/01: Noise, dust impact, water quality and waste generation	 Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; Provide mitigation measure to temporary use of chemicals;

4

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Major Environmental Impact	Control Measures		
	 Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement. 		
Contract No. KL/2014/03:			
Air Quality Impact, Construction Noise Impact, Water Quality Impact, Chemical and Waste Management, Landscape and Visual Impact	 Sufficient watering of the works site with the active dust emitting activities; Limitation of the speed for vehicles on unpaved site roads; Properly cover or enclosure of the stockpiles and dusty materials; Good site practices on loading dusty materials; Providing sufficient vehicles washing facilities at every vehicle exit point; Good maintenance to the plant and equipment; Use of quieter plant and Quality Powered Mechanical Equipment (QPME); Use of acoustic fabric and noise barrier; Using the approved Non-road Mobile Machineries (NRMMs); Proper storage and handling of chemical; Appropriate desilting, oil interceptors or sedimentation devices provided on site for treatment before discharge; Onsite waste sorting and implementation of trip ticket system; Training of the site personnel in proper waste management and chemical waste handling procedures; Proper storage of the construction materials; Erection of decorative screen hoarding; Strictly following the Environmental Permits and Licenses; Provide sufficient mitigation measures as recommended in Approved EIA Reports 		
Contract No. KL/2015/02:			
Noise, dust impact, water quality and waste generation	 Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Provide movable noise barrier; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement. 		

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

FUGRO TECHNICAL SERVICES LIMITEDFugro Development Centre,
5 Lok Yi Street, Tai Lam,
Tuen Mun, N.T.,
Hong Kong.Tel
Exact : +852 2450 8233
Fax
Exact : +852 2450 6138
Email
Email : matlab@fugro.com



1.5 Summary Status of Environmental Licences, Notifications and Permits

1.5.1 A summary of the relevant environmental licenses, permits and/or notifications on environmental protection for this EP and relevant Contract are presented in **Table 1.1**.

Table 1.1 Relevant Environmental Licenses, Permits and/or Notifications

Environmental License / Permit /	Defense Alexales			
Notification	Reference Number	Valid From	Valid Till	
Contract No. KL/2012/02:	·	•		
Environmental Permit	EP-337/2009	23/04/2009	N/A	
Effluent Discharge Lisense	WT00016873-2013	-	31/08/2018	
Effluent Discharge License	WT00016723-2013	-	31/08/2018	
Registration of Chemical Waste Producer	5213-286-K3022-04	-	N/A	
Construction Noise Permit	GW-RE0454-18	04/07/2018	01/09/2018	
Contract No. KL/2012/03:				
Environmental Permit	EP-337/2009	23/04/2009	N/A	
	EP-344/2009	23/04/2009	N/A	
Effluent Discharge License	WT00020971-2015	22/04/2015	21/04/2020	
Registration of Chemical Waste Producer	5213-286-K2958-05	-	N/A	
Contract No. KL/2014/01:				
	EP-337/2009	23/04/2009	N/A	
Environmental Permit	EP-445/2013/A	13/08/2009	N/A	
Effluent Discharge License	WT00023634-2016	-	31/03/2021	
Registration of Chemical Waste Producer	5213-247-C4004-01	-	N/A	
Construction Noise Permit	GW-RE0182-18	22/03/2018	17/09/2018	
Contract No. KL/2014/03:				
	EP-337/2009	23/04/2009	N/A	
Environmental Permit	EP-339/2009/A	18/06/2009	N/A	
	EP-451/2013	19/09/2013	N/A	
Notification pursuant to Air Pollution (Construction Dust) Regulation	395601	16/11/2015	N/A	
Billing Account for Waste Disposal	A/C No.: 7023814	30/11/2015	N/A	
Billing Account for Waste Disposal	A/C No.: 7027469	25/08/2017	18/11/2017	
(Vessel)	A/C NO 7027469	22/11/2017	18/02/2018	
	GW-RE0395-18	05/06/2018	04/12/2018	
Construction Noise Permit	GW-RE0006-18	12/01/2018	11/07/2018	
	GW-RE0489-18	14/07/2018	11/01/2019	
Wastewater Discharge License	WT00023125-2015	06/01/2016	31/01/2021	
Chemical Waste Producer License	5213-247-C1232-12	23/11/2015	N/A	
Contract No. KL/2015/02:				
Environmental Permit	EP-337/2009	23/04/2009	N/A	
Wastewater Discharge License	WT00027495-2017	28/03/2017	31/03/2022	
Billing Account for Waste Disposal	A/C No.: 7026164	20/10/2016	N/A	
Registration of Chemical Waste Producer	WPN5213-229-P3271-01	14/08/2017	N/A	
Construction Noise Permit	-	-	-	



2. ENVIRONMENTAL MONITORING AND AUDIT

Website : www.fugro.com

2.1 Results and Observations

Air Quality

Hong Kong.

- 2.1.1 The schedule of air quality monitoring in reporting month is provided in the appendices of the corresponding Monthly EM&A.
- 2.1.2 The weather conditions during the monitoring are provided in the appendices of the corresponding Monthly EM&A.
- 2.1.3 The monitoring data of 24-hr TSP and 1 hour TSP are summarized in **Table 2.1**. Detailed monitoring data are presented in the appendices of the corresponding Monthly EM&A.

Table 2.1 Summary of 24-hr and 1 hour TSP Monitoring Results

Parameter	Monitoring Station	Average (µg/m³)	Range (µg/ m³)	Action Level (µg/ m ³)	Limit Level (µg/ m³)
Contract No.	KL/2012/02:				
1-hr TSP	AM1(C)	123.3	58.3 – 174.8	342	500
1-111 1 OF	AM2	162.7	113.1 – 244.7	346	500
24-hr TSP	AM1(C)	33.5	10.5 – 50.7	159	260
24-111 136	AM2(A)	36.9	30.4 – 47.6	157	200
Contract No.	KL/2012/03:				
	AM2	158.2	86.0 - 220.2	346	
	AM3(A)	128.7	81.5 – 194.2	351	500
1-hr TSP	AM4(C)	221.5	164.3 - 286.5	371	500
	AM5	164.9	93.9 - 237.4	345	
	AM2(A)	32.8	22.5 – 47.1	157	260
24-hr TSP	AM3(B)	48.7	23.2 – 74.7	187	
24-111 135	AM4(C)	48.5	37.3 – 71.2	187	
	AM5	22.3	18.0 – 27.1	156	
Contract No.	KL/2014/01:				
NA (No air qu	ality monitoring is rec	quired for the Proje	ct)		
Contract No.	KL/2014/03:				
1-hr TSP	KTD1a KTD2a KER1b	D1a No complaint of air quality was received. Therefore,			
	KTD1a	29	19 - 46	177	
24-hr TSP	KTD2a	34	23 - 43	157	260
	KER1b	33	23 - 55	172	
Contract No. KL/2015/02:					
1-hr TSP	AM2	149.7	105.6 - 211.2	346	500
24-hr TSP	AM2(A)	36.9	30.4 - 47.6	157	260

- 2.1.4 No Action / Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.
- 2.1.5 No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.



- 2.1.6 The monitoring data of 24-hr TSP was compared with the EIA predictions are presented in the appendices of the corresponding Monthly EM&A.
- 2.1.7 The Event and Action Plan for air quality is given in in the appendices of the corresponding Monthly EM&A.

<u>Noise</u>

- 2.1.8 The schedule of noise monitoring in reporting month is provided in in the appendices of the corresponding Monthly EM&A.
- 2.1.9 The noise monitoring data are summarized in **Table 2.2**. Detailed monitoring data are presented in the appendices of the corresponding Monthly EM&A.

 Table 2.2
 Summary of Noise Impact Monitoring Results

Monitoring Stations	Construction Noise Level Leq _(30min) dB(A) (Range)	Action Level	Limit Level dB (A)
Contract No. KL/2012/02:			
M3	64.1 – 69.5		70*
M4	75.2 – 76.1 [#]		70*
M9	56.7 - 64.0		75
Contract No. KL/2012/03:			
M6(A)	50.6 - 63.2		70*
M7	63.4 – 69.1		70*
M8	57.7 – 71.9		70*
M9	54.5 - 64.9		75
Contract No. KL/2014/01:	documented complaint is received		
(No Construction noise m		NA	
Contract No. KL/2014/03:			
KTD1a	65 - 72		75
KTD2a	59 - 64		75
KER1b	63 - 67		75
Contract No. KL/2015/02:			
M3	65.6 <i>–</i> 77.8 [#]		70*
M4	75.1 – 76.5 [#]	-	70*
M5(C)	66.3 – 75.6 [#]		75

(*) Noise Limit Level is 65 dB(A) during school examination periods.

([#]) Measured noise level ≦ background / baseline noise level, detailed data refer to the corresponding Monthly EM&A report.

- 2.1.10 The noise monitoring data was compared with the EIA predictions are presented in the appendices of the corresponding Monthly EM&A.
- 2.1.11 No Action / Limit Level exceedance was recorded for noise monitoring in the reporting month.
- 2.1.12 The Event and Action Plan for noise is given in in the appendices of the corresponding Monthly EM&A.



Landscape and Visual

2.1.13 Site audits were carried out on a weekly basis to monitor and audit the landscape and visual mitigation measures within the site boundaries of this Project. Detailed of observations are presented in the appendices of the corresponding Monthly EM&A.

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



3. SITE INSPECTION

3.1 Site Inspection

3.1.1 Site inspections were carried out weekly to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. The site inspection of each Contract are summarized as follow:

Contract No. KL/2012/02:

Site audits were conducted on 4, 11, 18, 24 and 31 July 2018 in the reporting month. IEC site inspection was conducted on 18 July 2018.

Contract No. KL/2012/03:

Site audits were conducted on 6, 13, 18 and 27 July 2018 in the reporting month. IEC site inspection was conducted on 18 July 2018.

Contract No. KL/2014/01:

Site audits were conducted by representatives of the Contractor, Supervising Officer and ET on 4, 11, 18 and 25 July 2018 in the reporting month. IEC joint site inspection was conducted on 25 July 2018.

Contract No. KL/2014/03:

In the reporting month, four site inspections were carried out on 4, 11, 18 and 25 July 2018. One of them, held on 11 July 2018 was the joint inspections with the IEC, ER, the Contractor and the ET.

Contract No. KL/2015/02:

Site audits were conducted on 3, 11, 16, 23 and 30 July 2018 in the reporting month. A joint site audit with the representative of IEC, ER, the Contractor and the ET was conducted on 11 July 2018.

3.1.2 Detailed of observation, recommendation of site inspections and summary of the mitigation measures implementation schedule is provided in the appendices of the corresponding Monthly EM&A.

FUGRO TECHNICAL SERVICES LIMITED Fugro Development Centre, Tel :+852 2450 8233

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.



4. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

4.1 Complaints, Notification of Summons and Prosecution

4.1.1 The summary of complaints, notification of summons and prosecution in the reporting month is shown as **Table 4.1**.

Table 4.1 Summary of Complaints, Notification of Summons and Prosecution

Event	No. of Event This Month	Remark
Contract No. KL/2012/02:		
Complaint received	0	NA
Notifications of any summons & prosecutions received	0	NA
Contract No. KL/2012/03:		
Complaint received	0	NA
Notifications of any summons & prosecutions received	0	NA
Contract No. KL/2014/01:		
Complaint received	0	NA
Notifications of any summons & prosecutions received	0	NA
Contract No. KL/2014/03:		
Complaint received	0	NA
Notifications of any summons & prosecutions received	0	NA
Contract No. KL/2015/02:		
Complaint received	0	NA
Notifications of any summons & prosecutions received	0	NA

4.1.2 Detailed records are presented in the appendices of the corresponding Monthly EM&A.

11



5. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

5.1 Implementation Status

5.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and the EM&A Manuals. The implementation status of the mitigation measures during the reporting month are presented in the appendices of the corresponding Monthly EM&A.

5.2 Waste Management

5.2.1 The amount of wastes generated of this Project during the reporting month is shown in the appendices of the corresponding Monthly EM&A.

12

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



6. FUTURE KEY ISSUES

6.1 Construction Programme for the Next Two Months

6.1.1 The major site activities undertaken for the coming two months are summarized in follow:

Contract No. KL/2012/02:

Defect rectification

Contract No. KL/2012/03:

- Daily Cleaning;
- Finishing works, E&M work and Access Road Construction in PS2;
- Site Clearance works in DCS;
- Road widening works and Pavement Construction at Sung Wong Toi Road;
- Finishing works and E&M works and Access Road Construction in Portion 4 (NPS & Sewerage); and
- Removal of excavated materials in Portion 6

Contract No. KL/2014/01:

- TTA implementation, junction improvement works at Shing Fung Road and Wang Chiu Road / Kai Cheung Road;
- · ELS installation and construction of box culvert and underpass;
- · Construction of utilities trough and its laying of utilities at Kai Tak Bridge;
- Construction of remaining piles, pile caps, noise barrier footings and steel structure, outfalls, deck structure and columns;
- · Laying of sewer, drainage and pavement;
- Erection of noise barrier steel structure and panels; and
- Construction of Ground Level Open Space (GLOS).

Contract No. KL/2014/03:

- Installation of sheet pile for drainage works;
- Excavation and laying of drainage pipe and manhole;
- · Construction of road base and road pavement;
- Seawall modification works;
- Construction of tunnel box structure;
- · D-wall construction works;
- · Construction of socketed H-Pile;
- Pumping test; and
- Excavation and ELS construction.

Contract No. KL/2015/02:

- Excavate with ELS works for subway construction at PERE
- Structural works for the base slab of subway SW6
- Steel fixing for pile cap at the existing Bridge K72
- Installing sheet piles for subway SW6 at layby of PERE (Stage 4)
- Remedial works and application of joint sealant in box culverts
- · Construction of platform under access manhole
- · Construction of the connection between existing box culvert and B5
- Preparation works for temporary flow diversion at upstream, i.e. B6 connection.
- DCS valve chamber construction works in Road L7 Portion 6
- Water mains, drainage, sewerage and DCS works in Road L7
- Water mains & sewerage works in Portion 4
- Drainage and sewerage works in Portion 2 & 3

Fugro Development Centre,
5 Lok Yi Street, Tai Lam,
Tuen Mun, N.T.,
Hong Kong.

Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



6.2 Key Issues for the Coming Month

6.2.1 The potential environmental impacts arising from the above construction activities and the control measures are shown in **Table 6.1**:

Major Impact Prediction	Control Measures				
Contract No. KL/2012/03:					
Air quality impact (dust) Water quality impact (surface run-off)	 Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of site boundary bund such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. 				
Noise Impact	 Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. 				
Contract No. KL/2	<u>014/01:</u>				
Air quality impact (dust)	 Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. 				
Water quality impact (surface run-off)	 Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. 				
Noise Impact	 Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. 				
Contract No. KL/2014/03:					
Construction dust, construction noise, water quality, waste management and landscape and visual impact.	 Sufficient watering of the works site with the active dust emitting activities; Limitation of the speed for vehicles on unpaved site roads; Properly cover or enclosure of the stockpiles and dusty materials; Good site practices on loading dusty materials; Providing sufficient vehicles washing facilities at every vehicle exit point; Good maintenance to the plant and equipment; Use of quieter plant and Quality Powered Mechanical Equipment (QPME); Use of acoustic fabric and noise barrier; Using the approved Non-road Mobile Machineries (NRMMs); Proper storage and handling of chemical; Appropriate desilting, oil interceptors or sedimentation devices provided on site for treatment before discharge; 				

14

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Major Impact Prediction	Control Measures			
	 Onsite waste sorting and implementation of trip ticket system; Training of the site personnel in proper waste management and chemical waste handling procedures; Proper storage of the construction materials; Erection of decorative screen hoarding; Strictly following the Environmental Permits and Licenses; Provide sufficient mitigation measures as recommended in Approved EIA Reports 			
Contract No. KL/20	015/02:			
Air quality impact (dust)	 Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; 			
Water quality impact (surface run-off)	 Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. 			
 Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Noise Impact Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. 				

6.3 Monitoring Schedules for the Next Three Months

6.3.1 The tentative schedules for environmental monitoring in the coming three months are provided in in the appendices of the corresponding Monthly EM&A.

15



7. CONCLUSIONS

- 7.1.1 No Action / Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.
- 7.1.2 No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.
- 7.1.3 No Action / Limit Level exceedance was recorded for noise monitoring in the reporting month.
- 7.1.4 No complaint, notification of summons or prosecution was received in this reporting month.
- 7.1.5 The potential environmental impacts arising from the coming two months of major construction activities and the control measures are shown in **Table 6.1**

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Appendix A

Monthly EM&A Report For Contract No. KL/2012/02 Kai Tak Development - Stage 3A Infrastructure at North Apron Area

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

Civil Engineering and Development Department

EP-337/2009 – New Distributor Roads Serving the Planned KTD

Contract No. KL/2012/02 Kai Tak Development – Stage 3A Infrastructure at Former North Apron Area

Monthly EM&A Report

July 2018

(Version 1.0)

Approved By	(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk



Ove Arup & Partners Hong Kong Limited L5 Festival Walk 80 Tat Chee Avenue Kowloon Tong Hong Kong

Your reference:

Our reference:

HKCEDD04/50/105173

Attention: Mr Gary Cheung / Mr Chris Lee

BY POST

Dear Sirs

Contract No.: KLN/2013/01 Independent Environmental Checker for "Contract No. KL/2012/02 Kai Tak Development - Stage 3A Infrastructure at Former North Apron Area" Verification of Monthly EM&A Report for July 2018

We refer to emails of 6, 9 and 10 August 2018 attaching a Monthly EM&A Report for July 2018 prepared by the ET.

We have no further comment and hereby verify the Report in accordance with Clause 3.3 of the Environmental Permit no. EP-337/2009.

Please do not hesitate to contact the undersigned or our Mr Adi Lee on 2618 2831 should you have any queries.

Yours faithfully ANEWR CONSULTING LIMITED

James Choi Independent Environmental Checker

CPSJ/LYMA/LHHN/WCKJ/csym





Date:

10 August 2018

TABLE OF CONTENTS

	EXECUTIVE SUMMARY	
	Introduction	
	Environmental Monitoring Works Environmental Licenses and Permits	
	Key Information in the Reporting Month	
	Future Key Issues	
1.	INTRODUCTION	
1.		
	Background	
	Project Organizations Construction Activities undertaken during the Reporting Month	
	Summary of EM&A Requirements	
2.	AIR QUALITY	
	Monitoring Requirements	
	Monitoring Locations	
	Monitoring Equipment	
	Monitoring Parameters, Frequency and Duration	
	Monitoring Methodology and QA/QC Procedure	
	Results and Observations	
3.	NOISE	11
	Monitoring Requirements	11
	Monitoring Locations	
	Monitoring Equipment	
	Monitoring Parameters, Frequency and Duration	
	Monitoring Methodology and QA/QC Procedures	
	Maintenance and Calibration	
	Results and Observations	
4.	COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS	
5.	LANDSCAPE AND VISUAL	16
	Monitoring Requirements	16
	Results and Observations	
6	ENVIRONMENTAL AUDIT	
6.		
	Site Audits	
	Review of Environmental Monitoring Procedures	
	Status of Environmental Licensing and Permitting Status of Waste Management	
	Implementation Status of Environmental Mitigation Measures	
	Summary of Mitigation Measures Implemented	
	Implementation Status of Event Action Plans	
	Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution	
7.	FUTURE KEY ISSUES	
/•	Monitoring Schedule for the Next Month	
0		
8.	CONCLUSIONS	

LIST OF TABLES

- Table IAir Quality and Noise Monitoring Stations for this Project
- Table II
 Non-compliance Recorded for the Project in the Reporting Month
- Table III
 Summary Table for Key Information in the Reporting Month
- Table 1.1Key Project Contacts
- Table 2.1Locations for Air Quality Monitoring
- Table 2.2Air Quality Monitoring Equipment
- Table 2.3
 Impact Dust Monitoring Parameters, Frequency and Duration
- Table 2.4
 Summary Table of Air Quality Monitoring Results during the reporting month
- Table 3.1Noise Monitoring Stations
- Table 3.2Noise Monitoring Equipment
- Table 3.3
 Noise Monitoring Parameters, Frequency and Duration
- Table 3.4
 Baseline Noise Level and Noise Limit Level for Monitoring Stations
- Table 3.5
 Summary Table of Noise Monitoring Results during the Reporting Month
- Table 4.1Comparison of 1-hr TSP data with EIA predictions
- Table 4.2Comparison of 24-hr TSP data with EIA predictions
- Table 4.3
 Comparison of Noise Monitoring Data with EIA predictions
- Table 6.1
 Summary of Environmental Licensing and Permit Status
- Table 6.2
 Observations and Recommendations of Site Inspections

LIST OF FIGURES

Figure 1	Site Layout Plan
Figure 2	Location of Air Quality Monitoring Stations under this Project
Figure 3	Location of Noise Monitoring Stations under this Project

LIST OF APPENDICES

- A Action and Limit Levels for Air Quality and Noise
- B Copies of Calibration Certificates
- C Weather Information
- D Environmental Monitoring Schedules
- E 1-hour TSP Monitoring Results and Graphical Presentations
- F 24-hour TSP Monitoring Results and Graphical Presentations
- G Noise Monitoring Results and Graphical Presentations
- H Summary of Exceedance
- I Site Audit Summary
- J Event Action Plans
- K Environmental Mitigation Implementation Schedule (EMIS)
- L Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- M Summary of Waste Generation and Disposal Records

EXECUTIVE SUMMARY

Introduction

- This is the 58th Monthly Environmental Monitoring and Audit Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2012/02 - Kai Tak Development – Stage 3A Infrastructure at Former North Apron Area" (Hereafter referred to as "the Project"). This contract comprises one Schedule 2 designated project (DP), namely the new distributor road D1 serving the planned KTD. The DP is part of the designated project under Environmental Permit (EP) No.: EP-337/2009 ("New distributor roads serving the planned Kai Tak Development") respectively. This report documents the findings of EM&A Works conducted from 1 – 31 July 2018.
- 2. With reference to the same principle of EIA report of the Project, air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in **Table I** (see **Figure 2 and 3** for their locations).

Locations	Monitoring Stations In accordance with EM&A Manual	Alternative Monitoring Stations		
Air Quality Monitoring Stations				
AM1 - Rhythm Garden	No (1-hour & 24-hour TSP)	AM1(C) – Contractor Site Office (SCL 1107)		
AM2 – Lee Kau Yan Memorial School	Yes (1-hour TSP)	N/A		
AWIZ – Lee Kau Tan Memorial School	No (24-hour TSP)	AM2(A) – Ng Wah Catholic Secondary School		
AM6 – Site 1B4 (Planned)	N/A			
Noise Monitoring Stations				
M3 – Cognitio College	Yes	N/A		
M4 – Lee Kau Yan Memorial School	Yes	N/A		
M9 – Tak Long Estate	Yes	N/A		
M10 – Site 1B4 (Planned) N/A				

Table I – Air Quality and Noise Monitoring Stations for this Project

- 3. All major construction activities were completed from 31st May 2018, the site activities undertaken in the reporting month included:
 - Defect rectification and modification for VT1, SW2, SW3, and PERE footpath.

Environmental Monitoring Works

4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.

5. Summary of the non-compliance in the reporting month for the Project is tabulated in Table II.

Parameter	No. of Project-rela	Action Taken	
I al alletel	Action Level	Limit Level	ACTION TAKEN
1-hr TSP	0	0	N/A
24-hr TSP	0	0	N/A
Noise	0	0	N/A

 Table II
 Non-compliance Recorded for the Project in the Reporting Month

1-hour & 24-hour TSP Monitoring

- 6. 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 7. 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

8. All construction noise monitoring was conducted as scheduled in the reporting month. No project-related Action/Limit Level exceedance was recorded.

Environmental Licenses and Permits

- 9. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, EP-337/2009 issued on 23 April 2009.
- 10. Registration of Chemical Waste Producer (License: 5213-286-K3022-04).
- 11. Water Discharge License (License No.: WT00016873-2013 and WT00016723-2013).
- 12. Construction Noise Permit (Permit No. GW-RE0454-18)

Key Information in the Reporting Month

13. Summary of key information in the reporting month is tabulated in **Table III**.

Table III Summary Table for Key Information in the Reporting Month

Event	Event Details		Action Taken	Status	Remark
Event	Number	Nature	Action Taken	Status	Kellial K
Complaint received	0		N/A	N/A	
Reporting Changes	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

Future Key Issues

14. The future key environmental issues in the coming month include:

• All major construction activities were completed from 31st May 2018. No major environmental impact would be anticipated due to construction works.

1. INTRODUCTION

Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 3A Infrastructure at Former North Apron Area is one of the construction stages of KTD. It contains one Schedule 2 DP including new distributor roads serving the planned KTD. The general layout of the Project is shown in **Figure 1**.
- 1.2 One Environmental Permit (EP) No. EP-337/2009 was also issued on 23 April 2009 for new distributor roads serving the planned KTD to Civil Engineering and Development Department as the Permit Holder.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. An EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 April 2009.
- 1.4 Cinotech Consultants Limited (Cinotech) was commissioned by Build King Construction Ltd. (the Contractor) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2012/02 – Stage 3A Infrastructure at Former North Apron Area. The construction work under KL/2012/02 comprises the construction of part of the Road D1 under the EP (EP-337/2009).
- 1.5 Cinotech Consultants Limited was commissioned by Build King Construction Ltd. To undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The construction commencement of this Contract was on 24^{th} October 2013 for Road D1 (part). This is the 58th Monthly EM&A report summarizing the EM&A works for the Project from 1-31 July 2018.

Project Organizations

- 1.6 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD).
 - The Engineer and the Engineer's Representative (ER) Ove Arup & Partners (ARUP).
 - Environmental Team (ET) Cinotech Consultants Limited (CCL)
 - Independent Environmental Checker (IEC) ANewR Consulting Limited (ANewR)
 - Contractor Build King Construction Ltd. (Build King)

Table 1.1 Key Project Contact					
Party	Role	Contact Person	Position	Phone No.	Fax No.
CEDD	Project Proponent	Mr. Mike Cho	Senior Engineer	3106 2584	3579 4512
ARUP	Engineer's	Mr. Gary Cheung	SRE	2210 6100	2210 6110
AKUP	Representative	Ms. Edith Fung	RE	2210 0100	2210 0110
	ch Environmental Team	Dr. Priscilla Choy	Environmental Team Leader	2151 2089	3107 1388
Cinotech		Ms. Ivy Tam	Project Coordinator and Audit Team Leader	2151 2090	
ANewR	Independent Environmental	Mr. James Choi	Independent Environmental	2618 2836	3007 8648
ANOWR	Checker	Mr. Adi Lee	Checker	2010 2030	5007 0040
	ld King Contractor Mr. Che	Mr. Joe Yip	Project Manager	9209 5920	
Build King		Mr. Cheung Wai Por	Construction Manager	9663 9908	2639 6208

1.7 The key contacts of the Project are shown in **Table 1.1**.

Construction Activities undertaken during the Reporting Month

- 1.8 All major construction activities were completed from 31st May 2018, the site activities undertaken in the reporting month included:
 - Defect rectification and modification for VT1, SW2, SW3 and PRPE footpath.

Summary of EM&A Requirements

- 1.9 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.10 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in **Section 6** of this report.
- 1.11 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality and noise levels and audit works for the Project from 1 31 July 2018.

2. AIR QUALITY

Monitoring Requirements

2.1 According to EM&A Manual under the EP, 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. Appendix A shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

2.2 Impact dust monitoring was conducted at the air quality monitoring stations, AM1(C) - Contractor Site Office (SCL 1107), AM2 - Lee Kau Yan Memorial School and AM2(A) – Ng Wah Catholic Secondary School in the reporting month. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Monitoring Stations	Locations	Monitoring Parameter	Location of Measurement
AM1(C)	Contractor Site Office (SCL 1107)	1-hour & 24-hour TSP	Ground Floor Area
AM2	Lee Kau Yan Memorial School	1-hour TSP	Rooftop (about 8/F) Area
AM2(A)	Ng Wah Catholic Secondary School	24-hour TSP	Rooftop (about 8/F) Area
#AM6	PA 15	1-hour & 24-hour TSP	Site 1B4 (Planned)

Table 2.1	Locations	for Air	Ouality	Monitoring
	Liocations		Zumiy	

Remarks: # The impact monitoring at these locations will only be carried out until existence of the sensitive receiver at the building.

Monitoring Equipment

2.3 **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix B**.

Table 2.2Air Quality Monitoring Equipment

Equipment	Model and Make	Quantity
Calibrator	TISCH TE-5025A	1
1-hour TSP Dust Meter	Hal Technology Hal-HPC301	5
HVS Sampler	TISCH TE-5170	2

Monitoring Parameters, Frequency and Duration

2.4 **Table 2.3** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency
1-hr TSP	Three times / 6 days
24-hr TSP	Once / 6 days

Monitoring Methodology and QA/QC Procedure

1-hour TSP Monitoring

Measuring Procedures

2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual.

Maintenance/Calibration

2.6 The following maintenance/calibration was required for the direct dust meters:

Check the meter at a 3-month interval and calibrate the meter at a 1-year interval throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

2.7 High volume (HVS) samplers (TISCH TE-5170) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

Operating/Analytical Procedures

- 2.8 Operating/analytical procedures for the operation of HVS were as follows:
 - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2 meters of separation from walls, parapets and penthouses was required

for rooftop samples.

- A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
- No furnaces or incineration flues were nearby.
- Airflow around the sampler was unrestricted.
- The sampler was more than 20 meters from the drip line.
- Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For TSP sampling, fiberglass filters have a collection efficiency of > 99% for particles of $0.3\mu m$ diameter were used.
- 2.11 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.12 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.14 The shelter lid was closed and secured with the aluminum strip.
- 2.15 The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.16 After sampling, the filter was removed and sent to the HOKLAS laboratory (Wellab Ltd.) for weighing. The elapsed time was also recorded.
- 2.17 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ± 3 °C; the relative humidity (RH) should be < 50% and not vary by more than $\pm 5\%$. A convenient working RH is 40%.

Maintenance/Calibration

- 2.18 The following maintenance/calibration was required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good

working condition.

• High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

- 2.19 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.20 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.21 The weather information for the reporting month is summarized in **Appendix C.**
- 2.22 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.23 The summary of exceedance record in reporting month is shown in **Appendix H**. No exceedance was recorded for the air quality monitoring.
- 2.24 According to our field observations, the major dust source identified at the designated air quality monitoring stations are as follows:

Station	Major Dust Source	
AM1(C) – Contractor Site Office (SCL 1107)	Road Traffic Dust Exposed site area and open stockpiles Site vehicle movement	
AM2 – Lee Kau Yan Memorial School	Road Traffic Dust Exposed site area and open stockpiles Excavation works Site vehicle movement	
AM2(A) – Ng Wah Catholic Secondary School		

2.25 The summary of 1-hour and 24-hour TSP air quality monitoring results during the reporting month are shown in **Appendix E** and **Appendix F** respectively.

3. NOISE

Monitoring Requirements

3.1 According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

3.2 Four designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at three designated monitoring stations (M3, M4, M9). **Figure 3** shows the locations of these stations.

Monitoring Stations	Locations	Location of Measurement
M3	Cognitio College	Rooftop (about 6/F) Area
M4	Lee Kau Yan Memorial School	Rooftop (about 7/F) Area
M9	Tak Long Estate	Car Park Building (about 2/F)
#M10	Site 1B4 (Planned)	_

Table 3.1	Noise Monitoring Stations
-----------	---------------------------

Remarks:

The impact monitoring at these locations will only be carried out until existence of the sensitive receiver at the building.

Monitoring Equipment

3.3 **Table 3.2** summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

Table 3.2	Noise Monitoring Equipment	
-----------	----------------------------	--

Equipment		Model and Make	Qty.
Integrating Sound Level Meter	•	SVAN957/977 & BSWA 801	4
Calibrator	•	SVANTEK SV30A	2

Monitoring Parameters, Frequency and Duration

3.4 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

Monitoring Stations	Parameter	Period	Frequency	Measurement
M3 M4 M9	$\begin{array}{l} L_{10}(30 \text{ min.}) \ dB(A) \\ L_{90}(30 \text{ min.}) \ dB(A) \\ L_{eq}(30 \text{ min.}) \ dB(A) \end{array}$	0700-1900 hrs on normal weekdays	Once per week	Façade

Table 3.3	Noise Monitoring Parameters, Frequency and Duration
1 abic 5.5	Noise monitoring ranameters, rrequency and Duration

Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - frequency weighting : A
 - time weighting : Fast
 - time measurement : 30 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L_{eq} , L_{90} and L_{10} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

Maintenance and Calibration

- 3.5 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.6 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.7 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Results and Observations

- 3.8 All construction noise monitoring was conducted as scheduled in the reporting month. No project-related Action/Limit Level exceedance was recorded.
- 3.9 The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.4**.
- 3.10 Noise monitoring results and graphical presentations are shown in Appendix G.

3.11 The major noise source identified at the designated noise monitoring stations are as follows:

Monitoring Stations	Locations	Major Noise Source
M3	Cognitio College	Traffic Noise Daily school activities
M4	Lee Kau Yan Memorial School	Traffic Noise Site vehicle movement Excavation works Piling works Daily school activities
M9	Tak Long Estate	Traffic Noise Construction works

Station	Baseline Noise Level, dB (A)	Noise Limit Level, dB (A)	
M3	76.3/78.6 ⁽¹⁾ (at 0700 – 1900 hrs	$70^{(2)(4)}$ (at 0700 – 1900 hrs on	
1013	on normal weekdays) /	normal weekdays)	
M4	76.7 (at 0700 – 1900 hrs on normal weekdays)	$70^{(4)}$ (at 0700 – 1900 hrs on normal weekdays)	
M9	59.9 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)	

Note:

(1) The baseline noise review report submitted under KLN/2013/16 for M3 was approved by EPD on 23rd August 2013. (Baseline Level was found to be 78.6 dB(A)at Rooftop of Cognitio College)

(2) The background Noise Level was recorded during the Lunch Hour of Construction Site (i.e. 12:00-13:00) and to be used as the referencing value for compliance checking for Noise Action and Limit Level.

(3) The noise level due to the construction work (CNL) was calculated by the following formula:

 $CNL = 10 \log (10^{MNL/10} - 10^{BNL/10})$

MNL = Measured Noise Level, BNL = Baseline Noise Level

(4) Noise Limit Level is 65 dB(A) during school examination periods.

4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 The EM&A data was compared with the EIA predictions as summarized in **Tables 4.1 to Table 4.3**.

	Predicted 1	Measured 1-hr TSP conc.	
Station	Scenario1 (Mid 2009 to Mid 2013), μg/m ³	Scenario2 (Mid 2013 to Late 2016), μg/m ³	Reporting Month (Jul 18), μg/m ³
AM1(C) – Contractor Site Office of SCL 1107	192	298	123.3
AM2 – Lee Kau Yan Memorial School	290	312	162.7

 Table 4.1
 Comparison of 1-hr TSP data with EIA predictions

Table 4.2	Comparison of 24-hr TSP data with EIA prediction	IS
	Comparison of 24-m 151 data with Employee	10

	Predicted 24	Measured 24-hr TSP conc.	
Station	Scenario1 (Mid 2009 to Mid 2013), μg/m ³	Scenario2 (Mid 2013 to Late 2016), μg/m ³	Reporting Month (Jul 18), μg/m ³
AM1(C) – Contractor Site Office of SCL 1107	121	156	33.5
AM2(A) – Ng Wah Catholic Secondary School	145	169	36.9

Table 4.3 Comparison of Noise Monitoring Data with EIA predictions

Stations	Predicted Mitigated Construction Noise Levels during Normal Working Hour (Leq (30min) dB(A))	Reporting Month (Jul 18), Leq (30min) dB(A)
M3 – Cognitio College	47 - 75	64.1 - 69.5
M4 – Lee Kau Yan Memorial School	47 – 74	75.2 – 76.1
M9 – Tak Long Estate	Not Predicted in EIA Report	56.7 - 64.0

Remark:

(1) Since the baseline noise level was higher than those measured noise level during the construction period, the construction noise levels were considered as non-valid exceedance of Noise Limit Level.

- 4.2 The 1-hour TSP concentrations in the reporting month were below to the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.3 The 24-hour TSP concentrations in the reporting month were below to the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.4 The noise data at M3 were within the range of construction noise level predicted in EIA Report.

- 4.5 The noise data at M4 were slightly above the predicted mitigated construction noise level in the EIA Report while did not exceed the referencing baseline level. This was due to the major noise source during monitoring, i.e. background road traffic noise at the monitoring station. As the baseline noise level was higher than those measured noise level during the construction period, the construction noise levels were considered as non-valid exceedance of Noise Limit Level.
- 4.6 Mitigated construction noise levels at M9 were not predicted in EIA Report.

5. LANDSCAPE AND VISUAL

Monitoring Requirements

5.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's operation during the construction period on a weekly basis, and to report on the contractor's compliance.

Results and Observations

- 5.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix I**.
- 5.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.4 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in **Appendix J** shall be performed.

6. ENVIRONMENTAL AUDIT

Site Audits

- 6.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 6.2 Site audits were conducted on 4, 11, 18, 24 and 31 July 2018 in the reporting month. IEC site inspection was conducted on 18 July 2018. No non-compliance was observed during the site audits.

Review of Environmental Monitoring Procedures

6.3 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

Status of Environmental Licensing and Permitting

6.4 All permits/licenses obtained for the Project are summarized in **Table 6.1**.

Table 6.1 Summary of Environmental Licensing and Permit Status				
Permit No.	Valid Period		Details	Status
rernnt No.	From	То	Details	Status
Environmental Pern	nit (EP)			
EP-337/2009	23/04/09	N/A	Construction of new distributor roads serving the planned Kai Tak development.	Valid
Effluent Discharge Lie	cense			
WT00016873-2013	-	31/08/18	Wastewater from the construction site	Valid
WT00016723-2013	-	31/08/18	including contaminated surface run-off	Valid
Registration of Chemical Waste Producer				
5213-286-K3022-04	-	N/A	Chemical Waste Types: Spent lubricating oil, Soil contaminated with lubricating oil, Spent battery containing heavy metals, Surplus paint, Spend solvent, Spend alkali and acid	Valid
Construction Noise Permit (CNP)				
GW-RE0454-18	04/07/18	01/09/18	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work other than percussive pilling and performing prescribed construction work.	Valid

Table 6.1 Summary of Environmental Licensing and Permit Status

Status of Waste Management

- 6.5 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix M**.
- 6.6 The Contractor is advised to take photo and inspection records to ensure that all dump trucks have the skip fully covered before leaving the site.

Implementation Status of Environmental Mitigation Measures

6.7 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in **Table 6.2**.

	c 0.2 Observations and Recommendations of Site Inspections		
Parameters	Date	Observations and Recommendations	Follow-up
Water Quality			
Air Quality	27 th June 2018	<u>Reminder:</u> Unpaved area should be covered by imperious sheeting properly.	The unpaved area was covered properly.
Noise			
Waste/ Chemical Management			
Landscape and Visual			
Permits/ Licenses			

 Table 6.2
 Observations and Recommendations of Site Inspections

Summary of Mitigation Measures Implemented

6.8 The monthly IEC audit was carried out on 18 July 2018, the observations were recorded and they are presented as follows:

Observation/Reminder:

• No major environmental deficiency was observed.

Follow up of last observation:

- N/A
- 6.9 An updated summary of the EMIS is provided in **Appendix K**.

Implementation Status of Event Action Plans

6.10 The Event Action Plans for air quality, noise and landscape and visual are presented in **Appendix J**.

1-hr TSP Monitoring

6.11 No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

6.12 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

- 6.13 No project-related Action/Limit Level exceedance was recorded in the reporting month. Landscape and visual
- 6.14 No non-compliance was recorded in the reporting month.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

6.15 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix L**.

7. FUTURE KEY ISSUES

7.1 Major site activities undertaken for the coming two months include:Defect rectification

Monitoring Schedule for the Next Month

7.2 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

8. CONCLUSIONS

8.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.

1-hr TSP Monitoring

8.2 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hr TSP Monitoring

8.3 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

8.4 All construction noise monitoring was conducted as scheduled in the reporting month. No project-related Action/Limit Level exceedance was recorded.


Landscape and visual


8.5 No non-compliance was recorded in the reporting month.


Complaint and Prosecution


8.6 No environmental complaint and environmental prosecution was received in the reporting month.

FIGURES









APPENDIX A ACTION AND LIMIT LEVELS FOR AIR QUALITY AND NOISE

Appendix A - Action and Limit Levels

Location	Action Level, μg/m ³	Limit Level, µg/m ³
AM1(C)	342	500
AM2	346	500

Table A-1Action and Limit Levels for 1-Hour TSP

Table A-2Action and Limit Levels for 24-Hour TSP

Location	Action Level, μg/m ³	Limit Level, µg/m ³
AM1(C)	159	260
AM2(A)	157	260

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. *70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B COPIES OF CALIBRATION CERTIFCATES



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No .:	29026
Date of Issue:	2018-06-11
Date Received:	2018-06-08
Date Tested:	2018-06-08
Date Completed:	2018-06-11
Next Due Date:	2018-08-10
Page:	1 of 1

ATTN:

Mr. W. K. Tang

Certificate of Calibration

Item for Calibration:	
Description	: Handheld Particle Counter
Manufacturer	: Hal Technology
Model No.	: Hal-HPC301
Serial No.	: 3011701019
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 5 minutes
Equipment No.	: A-27-01
Test Conditions:	
Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Facto	r (CF)	1.226

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	29026A
Date of Issue:	2018-06-11
Date Received:	2018-06-08
Date Tested:	2018-06-08
Date Completed:	2018-06-11
Next Due Date:	2018-08-10
Page:	1 of 1

ATTN:

Mr. W. K. Tang

Certificate of Calibration

Item for Calibration:	
Description	: Handheld Particle Counter
Manufacturer	: Hal Technology
Model No.	: Hal-HPC301
Serial No.	: 3011701016
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 5 minutes
Equipment No.	: A-27-03
Test Conditions:	
Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

		1	
Correlation Factor (CF)	1.239	

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



TEST REPORT Test Report No.: 29026B **APPLICANT: Cinotech Consultants Limited** Date of Issue: 2018-06-11 Room 1710, Technology Park, Date Received: 18 On Lai Street, 2018-06-08 Shatin, NT, Hong Kong Date Tested: 2018-06-08 Date Completed: 2018-06-11 Next Due Date: 2018-08-10 ATTN: Mr. W. K. Tang Page: 1 of 1 **Certificate of Calibration Item for Calibration:** Description : Handheld Particle Counter Manufacturer : Hal Technology Model No. : Hal-HPC301 Serial No. : 3011701017 Flow rate : 0.1 cfm : 0 count per 5 minutes Zero Count Test Equipment No. : A-27-04 **Test Conditions:** : 17-22 degree Celsius Room Temperature **Relative Humidity** : 40-70% **Test Specifications & Methodology:** 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc. 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	1.204	
*****	****	

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

This report may not be reproduced, except in full, without prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



TEST REPORT

APPLICANT:	Cinotech Consultants Limited Room 1710, Technology Park,
	18 On Lai Street,
	Shatin, NT, Hong Kong

29026D
2018-06-11
2018-06-08
2018-06-08
2018-06-11
2018-08-10
1 of 1

ATTN:

Mr. W. K. Tang

Certificate of Calibration

Item for Calibration:		
Description	: Handheld Particle Counter	
Manufacturer	: Hal Technology	
Model No.	: Hal-HPC301	
Serial No.	: 3011701013	
Flow rate	: 0.1 cfm	
Zero Count Test	: 0 count per 5 minutes	
Equipment No.	: A-27-08	
Test Conditions:		
Room Temperature	: 17-22 degree Celsius	
Relative Humidity	: 40-70%	

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

	1.220
Correlation Factor (CF)	1.220
Conductor (Cr)	

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	29026E
Date of Issue:	2018-06-11
Date Received:	2018-06-08
Date Tested:	2018-06-08
Date Completed:	2018-06-11
Next Due Date:	2018-08-10
Page:	1 of 1

ATTN:

Mr. W. K. Tang

Certificate of Calibration

Item for Calibration:	
Description	: Handheld Particle Counter
Manufacturer	: Hal Technology
Model No.	: Hal-HPC301
Serial No.	: 3011701010
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 5 minutes
Equipment No.	: A-27-10
Test Conditions:	
Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

	,
Correlation Factor (CF)	1.213

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSEp Laboratory Manager



TEST REPORT Test Report No .: C/N/170825 **Cinotech Consultants Limited APPLICANT:** Date of Issue: 2017-08-28 Room 1710, Technology Park, Date Received: 2017-08-25 18 On Lai Street, Date Tested: 2017-08-25 Shatin, NT, Hong Kong Date Completed: 2017-08-28 Next Due Date: 2018-08-27 1 of 1 Page: ATTN: Mr. W.K. Tang **Certificate of Calibration**

Item for calibration:

Description Manufacturer Model No. Serial No.	: 'SVANTEK' Integrating Sound Level Meter : SVANTEK : SVAN 957 : 21455
Microphone No.	: 43730
Equipment No.	: N-08-07
Test conditions:	
Room Temperatre Relative Humidity	: 23 degree Celsius : 60 %

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	C/N/170915C
Date of Issue:	2017-09-18
Date Received:	2017-09-15
Date Tested:	2017-09-15
Date Completed:	2017-09-18
Next Due Date:	2018-09-17
Page:	1 of 1

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 977
Serial No.	: 45482
Microphone No.	: 63626
Equipment No.	: N-08-14

Test conditions:

Room Temperatre Relative Humidity : 22 degree Celsius : 60%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

VELLAB 進 Testing & Research 力 WELLAB LIMITED Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

2018-12-17

1 of 1

TEST REPORT

APPLICANT:Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong KongTest Report No.:C/N/171215
Date of Issue:
2017-12-18
Date Received:
2017-12-15
Date Tested:
2017-12-15
Date Completed:
2017-12-18

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Description Manufacturer Model No. Serial No. Equipment No. : Sound & Vibration Analyser : BSWA : BSWA 801 : 35924 : N-13-01

Page:

Next Due Date:

Test conditions:

Room Temperatre Relative Humidity : 20 degree Celsius : 64%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



TEST REPORT

APPLICANT:Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong KongT

Test Report No.:	C/N/171215B
Date of Issue:	2017-12-18
Date Received:	2017-12-15
Date Tested:	2017-12-15
Date Completed:	2017-12-18
Next Due Date:	2018-12-17
Page:	1 of 1

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Description Manufacturer Model No. Serial No. Equipment No.

Test conditions:

Room Temperatre Relative Humidity : Sound & Vibration Analyser : BSWA : BSWA 801 : 35927 : N-13-03

: 20 degree Celsius : 64%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



	TEST	REPOR	Т	
APPLICANT:	Cinotech Consultants Limited		Test Report No.:	C/N/170929
	Room 1710, Technology	/ Park,	Date of Issue:	2017-09-30
	18 On Lai Street,		Date Received:	2017-09-29
	Shatin, NT, Hong Kong		Date Tested:	2017-09-29
			Date Completed:	2017-09-30
			Next Due Date:	2018-09-29
ATTN:	Mr. W.K. Tang		Page:	1 of 1
Item for calibra	tion:			
1	Description	: Acoustic	al Calibrator	
	Manufacturer	: SVANTI		
נ				
r r	Manufacturer	: SVANTI		

Test conditions:

Room Temperatre Relative Humidity : 21 degree Celsius : 60 %

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	$114.0 \pm 0.1 \text{ dB}$

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

alle

PATRICK TSE Laboratory Manager



APPLICANT:	Cinotech Consultants]	Limited	Test Report No.:	C/N/170929B
	Room 1710, Technolog	y Park,	Date of Issue:	2017-09-30
	18 On Lai Street,		Date Received:	2017-09-29
	Shatin, NT, Hong Kon	g	Date Tested:	2017-09-29
			Date Completed: Next Due Date:	2017-09-30 2018-09-29
ATTN:	Mr. W.K. Tang		Page:	1 of 1
Item for calibr	ation:			
	Description	: Acoustic	al Calibrator	
	Manufacturer	: SVANTI	EK	
	Model No.	: SV30A		
		0.4700		
	Serial No.	: 24780		

Room Temperatre Relative Humidity : 21 degree Celsius : 60 %

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



File No. MA13043/53/0007

Dute (DT						rile No.	MA13043/53/000
Project No.	AM1(C) -Bound		of Contract SCL 1	107			
Date:	29-Jun-18	aors she office (Next Due Date			Operator:	МН
Equipment No.:		Model No.: TE			Serial No.: 1535		
		-			-		
			Ambien	t Condition			
Temperatu	re, Ta (K)	K) 304 Pressure, Pa		a (mmHg)		756.4	
a a a a a a a a a a a a a a a a a a a			nini na manazarta da s	and the second second second second			
			Drifice Transfer	1			n de dy ny dy poly
Serial		2896	Slope, mc	0.0585	Intercep		-0.00045
Last Calibra		13-Feb-18			bc = [ΔH x (Pa/7 I x (Pa/760) x (29		
Next Calibra	ation Date:	13-Feb-19		Qsta = {[ΔH	X (Pa/700) X (29	o/1a)[-DC}/	
		•	Calibration	of TSP Sample			
		Or	fice	or for Sampa		HVŚ	
Calibration Point	ΔH (orifice), in. of water		0) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water		0) x (298/Ta)] ^{1/2} axis
1	16.2	3	3.98	67.93	9.8		3.09
2	13.4	3	3.62	61.78	8.4		2.86
3	10.0	3	3.12	53.37	6.2		2.46
4	7.6	2	2.72	46.53	4.8		2.16
5	4.2	2	2,02	34.59	2.7		1.62
By Linear Regr	ession of Y on X	ζ					
Slope , mw =	0.0445	-		Intercept, bw =	0.089	8	
Correlation co			996	-			
*If Correlation C	Coefficient < 0.99	0, check and rec	calibrate.				
			Set Point	t Calculation			
From the TSP Fi	eld Calibration C	Curve, take Ostd					
From the Regres							
	i 2		-				
		mw x	$Qstd + bw = [\Delta V]$	W x (Pa/760) x	(298/Ta)] ¹¹²		
Therefore, Se	t Point: W = (m	$w \ge 0$ (w x Ostd + bw)	² x (760 / Pa) x (Ta / 298) =	4.11		
		(, , , , , , , , , , , , , , , , , , ,					
Remarks:							

0 1 1 1	111 1. 1 100	G1 1 1 1	6) •		Data: 7	al [1 2018
Conducted by: Checked by:	UE MON HEV	Signature:	$\frac{n}{k}$	<i>u</i>	-	Date: <u>2</u> Date:	291612018
спескей бу:	Wh, Jung	Signature;	/U	<i>V/</i> ~	-		1101790
	-						

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

CINOTECH

•

. .

						File No.	MA13056/13/0006
-		h Catholic Second		-		0	
Date:	17-May-18	-	Next Due Date:		-		MH
Equipment No.: _	A-01-13	-	Model No.:	TE-5170	-	Serial No.:	1352
			Ambient	Condition			
Temperature	e, Ta (K)	305.2	Pressure, Pa	(mmHg)		759.3	
	NA ANA ANA ANA ANA ANA ANA ANA ANA ANA				n en statue e sont festeven ester santas		and the second state of the second
			Drifice Transfer S		1	1	
Serial ?		2896	Slope, mc	0.0585	Intercept		-0.00045
Last Calibrat		13-Feb-18			bc = [ΔH x (Pa/76		
Next Calibrat	tion Date:	13-Feb-19		Qstd = $\{ \Delta H $	x (Pa/760) x (298/	/Ta)]** -bc} .	mc
				67505 G			
el l'appression de la company de la comp Internación de la company de				f TSP Sampler	r de la contra de la fisione de la contra de l I	mue	
Calibration -	ΔH (orifice),		fice	Qstd (CFM)	ΔW (HVS), in.	HVS	a/760) x (298/Ta)] ^{1/2}
Point	in. of water	[ΔH x (Pa/76	0) x (298/Ta)] ^{1/2}	X - axis	of water		Y-axis
1	12.6	-	3.51	59.91	8.0		2.79
2	10.8		3.25	55.46	6.8	1	2.58
3	8.0	2	2.79	47.74	4.9	2.19	
	5.4	2.30		39.22	3.3		1.79
4	J,4	4	2.50	55.66	0.0		1.12
5	3.4	J	1.82	31.12	2.3		1.50
5 By Linear Regres	3.4 ssion of Y on X 0.0455]	1.82		2.3	3	
5 Sy Linear Regres Slope , mw = Correlation coe	3.4 ssion of Y on X 0.0455 efficient* =	0.9	1.82 982	31.12	2.3	3	
5 By Linear Regres Slope , mw =	3.4 ssion of Y on X 0.0455 efficient* =	0.9	1.82	31.12 Intercept, bw =	2.3 0.0433	3	
5 By Linear Regres Slope , mw = Correlation coe If Correlation Co	3.4 ssion of Y on X 0.0455 efficient* = pefficient < 0.99	0.9 0, check and rec	1.82 982 alibrate. Set Point (31.12	2.3 0.0433	<u>}</u>	
5 By Linear Regress Slope , mw = Correlation Co If Correlation Co Yom the TSP Fiel	3.4 ssion of Y on X 0.0455 efficient* = pefficient < 0.99 d Calibration C	0.9 0, check and rec urve, take Qstd =	1.82 982 alibrate. Set Point (= 43 CFM	31.12 Intercept, bw =	2.3 0.0433	5	
5 By Linear Regres Slope , mw = Correlation coe If Correlation Co	3.4 ssion of Y on X 0.0455 efficient* = pefficient < 0.99 d Calibration C	0.9 0, check and rec urve, take Qstd = e "Y" value acco	1.82 9 82 alibrate. = 43 CFM ording to	31.12 Intercept, bw =	2.3 0.0433	3	
5 By Linear Regress Slope , mw = Correlation Co If Correlation Co Yom the TSP Fiel	3.4 ssion of Y on X 0.0455 efficient* = pefficient < 0.99 d Calibration C	0.9 0, check and rec urve, take Qstd = e "Y" value acco	1.82 982 alibrate. Set Point (= 43 CFM	31.12 Intercept, bw =	2.3 0.0433	}	
5 Sy Linear Regress Slope, mw = Correlation Co- If Correlation Co- Yom the TSP Fiel Yom the Regression	3.4 ssion of Y on X 0.0455 efficient* = pefficient < 0.99 Id Calibration C ion Equation, the	0.9 0, check and rec urve, take Qstd = e "Y" value acco mw x	1.82 982 alibrate. = 43 CFM ording to Qstd + bw = [ΔW	31.12 Intercept, bw = Calculation x (Pa/760) x (2	2.3 0.0433 298/Ta)] ^{1/2}	3	
5 Sy Linear Regress Slope, mw = Correlation Co- If Correlation Co- Yom the TSP Fiel Yom the Regression	3.4 ssion of Y on X 0.0455 efficient* = pefficient < 0.99 Id Calibration C ion Equation, the	0.9 0, check and rec urve, take Qstd = e "Y" value acco mw x	1.82 9 82 alibrate. = 43 CFM ording to	31.12 Intercept, bw = Calculation x (Pa/760) x (2	2.3 0.0433	<u>.</u>	
5 Sy Linear Regress Slope, mw = Correlation Co- If Correlation Co- Yom the TSP Fiel Yom the Regression	3.4 ssion of Y on X 0.0455 efficient* = pefficient < 0.99 Id Calibration C ion Equation, the	0.9 0, check and rec urve, take Qstd = e "Y" value acco mw x	1.82 982 alibrate. = 43 CFM ording to Qstd + bw = [ΔW	31.12 Intercept, bw = Calculation x (Pa/760) x (2	2.3 0.0433 298/Ta)] ^{1/2}	3	
5 Sy Linear Regress Slope, mw = Correlation Co- If Correlation Co- Yom the TSP Fiel Yom the Regression	3.4 ssion of Y on X 0.0455 efficient* = pefficient < 0.99 Id Calibration C ion Equation, the	0.9 0, check and rec urve, take Qstd = e "Y" value acco mw x	1.82 982 alibrate. = 43 CFM ording to Qstd + bw = [ΔW	31.12 Intercept, bw = Calculation x (Pa/760) x (2	2.3 0.0433 298/Ta)] ^{1/2}	<u> </u>	
5 By Linear Regress Slope , mw = Correlation coe If Correlation Coe If Correlation Coe Yorm the TSP Fiel Yorm the Regression Therefore, Set	3.4 ssion of Y on X 0.0455 efficient* = pefficient < 0.99 Id Calibration C ion Equation, the	0.9 0, check and rec urve, take Qstd = e "Y" value acco mw x	1.82 982 alibrate. = 43 CFM ording to Qstd + bw = [ΔW	31.12 Intercept, bw = Calculation x (Pa/760) x (2	2.3 0.0433 298/Ta)] ^{1/2}	<u> </u>	
5 Sy Linear Regress Slope, mw = Correlation Co- If Correlation Co- Yom the TSP Fiel Yom the Regression	3.4 ssion of Y on X 0.0455 efficient* = pefficient < 0.99 Id Calibration C ion Equation, the	0.9 0, check and rec urve, take Qstd = e "Y" value acco mw x	1.82 982 alibrate. = 43 CFM ording to Qstd + bw = [ΔW	31.12 Intercept, bw = Calculation x (Pa/760) x (2	2.3 0.0433 298/Ta)] ^{1/2}	3	
5 By Linear Regress Slope , mw = Correlation coe If Correlation Coe If Correlation Coe Yorm the TSP Fiel Yorm the Regression Therefore, Set	3.4 ssion of Y on X 0.0455 efficient* = pefficient < 0.99 Id Calibration C ion Equation, the	0.9 0, check and rec urve, take Qstd = e "Y" value acco mw x	1.82 982 alibrate. = 43 CFM ording to Qstd + bw = [ΔW	31.12 Intercept, bw = Calculation x (Pa/760) x (2	2.3 0.0433 298/Ta)] ^{1/2}	3	
5 Sy Linear Regress Slope , mw = Correlation coe If Correlation Co The TSP Fiel Therefore, Set Communication Coexistence	3.4 ssion of Y on X 0.0455 efficient* = pefficient < 0.99 Id Calibration C ion Equation, the	0.9 0, check and rec urve, take Qstd = e "Y" value acco mw x w x Qstd + bw)	1.82 982 alibrate. = 43 CFM ording to Qstd + bw = [ΔW	31.12 Intercept, bw = Calculation x (Pa/760) x (2	2.3 0.0433 298/Ta)] ^{1/2} 4.11	3 Date:	

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



File No. MA13056/13/0007

.

Station	AM2(A) - Ng Wah C	atholic Secondary School				
Date:	14-Jul-18	Next Due Date:	13-Sep-18	Operator:	MH	
Equipment No.:	A-01-13	Model No.:	TE-5170	Serial No.:	1352	


		Ambient Condition	
Temperature, Ta (K)	299.3	Pressure, Pa (mmHg)	755.8

Orifice Transfer Standard Information					
Serial No.	2896	Slope, mc	0.0585	Intercept, bc	-0.00045
Last Calibration Date:	13-Feb-18	mc x Qstd + bc = $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	13-Feb-19	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc			

		Calibration (of TSP Sampler				
Calibration		Orfice			HVS		
Point	∆H (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/760) x (298/Ta)] ^{1/2} Y-axis		
1	12.5	3.52	60.12	7.9	2.80		
2	10.9	3.29	56.14	6.8	2.59		
3	7.8	2.78	47.49	5.2	2.27		
4	5.5	. 2.33	39.88	3.4	1.83		
5	3.3	1.81	30.89	2.1	1.44		
Slope , mw = Correlation of *If Correlation (oefficient* =	- 0.9983 0, check and recalibrate.	Intercept, bw = _	0.0099	•		
		Set Point	Calculation	a gir ne a reelen.			
From the TSP F	ield Calibration C	urve, take Qstd = 43 CFM					
From the Regres	ssion Equation, the	e "Y" value according to					
		$\mathbf{m}\mathbf{w} \ge \mathbf{Q}\mathbf{s}\mathbf{t}\mathbf{d} + \mathbf{b}\mathbf{w} = [\Delta \mathbf{W}]$	V x (Pa/760) x (2	298/Ta)] ^{1/2}			
Therefore, S	et Point; W = (m	w x Qstd + bw 2 x (760 / Pa) x (Ta / 298) =	4.07			

Remarks:

	1		
Conducted by: 12 Mars HEL Signature:	hli	Date:	14/7/2018
Checked by: WK- Tang Signature:	Kupi	Date:	14/7/2018



Tisch Environmental, Inc. 145 South Miami Avenue

Village of Cleves, OH 45002

<u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009

APPENDIX C WEATHER INFORMATION

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
1 July 2018	30.2	77	4.1
2 July 2018	29.5	81	2.1
3 July 2018	29.7	81	15.4
4 July 2018	30.3	78	3.4
5 July 2018	30	78	1.5
6 July 2018	30.1	80	5
7 July 2018	29	84	5.2
8 July 2018	28.2	88	14.4
9 July 2018	28.2	85	11.3
10 July 2018	29	80	1.3
11 July 2018	29.6	74	-
12 July 2018	30	77	Trace
13 July 2018	26.7	93	50.4
14 July 2018	27	91	52.7
15 July 2018	26.6	89	67.4
16 July 2018	28.2	81	5.8
17 July 2018	30	78	6.5
18 July 2018	27.7	88	29.6
19 July 2018	27.9	87	17.3

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
20 July 2018	28.2	87	7.1
21 July 2018	29.5	75	-
22 July 2018	29	76	Trace
23 July 2018	28.4	87	30.8
24 July 2018	29.8	80	0.1
25 July 2018	29.4	83	2.7
26 July 2018	29.6	82	3.4
27 July 2018	29.8	78	0.3
28 July 2018	30.2	75	-
29 July 2018	30.2	73	-
30 July 2018	30.4	74	-
31 July 2018	30.2	76	3.3

* The above information was extracted from the daily weather summary by Hong Kong Observatory.

** Trace means rainfall less than 0.05 mm

II. Mean Wind Speed and Wind Direction				
	Date	Time	Wind Speed m/s	Direction
	1-Jul-2018	00:00	2	NE
	1-Jul-2018	01:00	2	NNE
	1-Jul-2018	02:00	2	NNE
	1-Jul-2018	03:00	2	NE
	1-Jul-2018	04:00	1.9	ENE
	1-Jul-2018	05:00	1.9	ESE
	1-Jul-2018	06:00	1.9	ESE
	1-Jul-2018	07:00	1.5	E
	1-Jul-2018	08:00	1.2	ENE
	1-Jul-2018	09:00	1.5	SSE
	1-Jul-2018	10:00	1.2	S
	1-Jul-2018	11:00	1.8	ESE
	1-Jul-2018	12:00	2.2	Е
	1-Jul-2018	13:00	1.8	NNE
	1-Jul-2018	14:00	1.9	ENE
	1-Jul-2018	15:00	1.7	ENE
	1-Jul-2018	16:00	1.7	SSW
	1-Jul-2018	17:00	1.2	Ν
	1-Jul-2018	18:00	1	Ν
	1-Jul-2018	19:00	0.9	ENE
	1-Jul-2018	20:00	0.6	NE
	1-Jul-2018	21:00	0.7	WNW
	1-Jul-2018	22:00	0.9	WNW
	1-Jul-2018	23:00	0.7	W
	2-Jul-2018	00:00	1.1	W
	2-Jul-2018	01:00	0.9	W
	2-Jul-2018	02:00	0.9	WNW
	2-Jul-2018	03:00	1	W
	2-Jul-2018	04:00	0.9	WSW
	2-Jul-2018	05:00	0.7	WNW
	2-Jul-2018	06:00	0.5	WNW
	2-Jul-2018	07:00	0.5	W
	2-Jul-2018	08:00	0.7	W
	2-Jul-2018	09:00	1.3	WSW
	2-Jul-2018	10:00	1.4	W
	2-Jul-2018	11:00	1.4	W
	2-Jul-2018	12:00	1.8	W

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	irection	
	2-Jul-2018	13:00	1.6	W
	2-Jul-2018	14:00	1.3	W
	2-Jul-2018	15:00	1.2	SW
	2-Jul-2018	16:00	1.1	W
	2-Jul-2018	17:00	1	W
	2-Jul-2018	18:00	0.7	W
	2-Jul-2018	19:00	0.5	SW
	2-Jul-2018	20:00	0.8	Е
	2-Jul-2018	21:00	0.6	W
	2-Jul-2018	22:00	0.8	W
	2-Jul-2018	23:00	0.6	Ν
	3-Jul-2018	00:00	0.6	ENE
	3-Jul-2018	01:00	0.6	Ν
	3-Jul-2018	02:00	0.9	Ν
	3-Jul-2018	03:00	1.1	ESE
	3-Jul-2018	04:00	1.3	NNE
	3-Jul-2018	05:00	1.1	NE
	3-Jul-2018	06:00	0.9	NNE
	3-Jul-2018	07:00	0.8	Е
	3-Jul-2018	08:00	1.1	ENE
	3-Jul-2018	09:00	1.6	NNE
	3-Jul-2018	10:00	1.8	Ν
	3-Jul-2018	11:00	1.9	NE
	3-Jul-2018	12:00	1.8	NNE
	3-Jul-2018	13:00	1.8	NNE
	3-Jul-2018	14:00	1.7	NNE
	3-Jul-2018	15:00	1.8	NNE
	3-Jul-2018	16:00	1.6	ENE
	3-Jul-2018	17:00	1.5	ENE
	3-Jul-2018	18:00	1.3	ENE
	3-Jul-2018	19:00	1	Е
	3-Jul-2018	20:00	0.6	Ν
	3-Jul-2018	21:00	0.5	ENE
	3-Jul-2018	22:00	0.9	ENE
	3-Jul-2018	23:00	1	ENE
	4-Jul-2018	00:00	1.1	ESE
	4-Jul-2018	01:00	0.9	NNE
	4-Jul-2018	02:00	1	NE

II.	Mean Wind	Speed and Wind D	irection	
	4-Jul-2018	03:00	1	NE
	4-Jul-2018	04:00	1	SSE
	4-Jul-2018	05:00	1	NNE
	4-Jul-2018	06:00	1.3	ENE
	4-Jul-2018	07:00	1.1	NE
	4-Jul-2018	08:00	1.2	NE
	4-Jul-2018	09:00	1.6	Е
	4-Jul-2018	10:00	2.8	ENE
	4-Jul-2018	11:00	2.7	ENE
	4-Jul-2018	12:00	2.9	ENE
	4-Jul-2018	13:00	2.8	ENE
	4-Jul-2018	14:00	2.7	NNE
	4-Jul-2018	15:00	2.6	ENE
	4-Jul-2018	16:00	2.2	NE
	4-Jul-2018	17:00	2.2	NE
	4-Jul-2018	18:00	1.8	ENE
	4-Jul-2018	19:00	1.4	ENE
	4-Jul-2018	20:00	1.2	N
	4-Jul-2018	21:00	1.5	NE
	4-Jul-2018	22:00	1.6	NNE
	4-Jul-2018	23:00	1.4	SSW
	5-Jul-2018	00:00	1.5	Ν
	5-Jul-2018	01:00	1.6	Е
	5-Jul-2018	02:00	1.3	WSW
	5-Jul-2018	03:00	1.5	WNW
	5-Jul-2018	04:00	1.7	SW
	5-Jul-2018	05:00	1.9	SW
	5-Jul-2018	06:00	1.7	WSW
	5-Jul-2018	07:00	2	SW
	5-Jul-2018	08:00	2.3	SW
	5-Jul-2018	09:00	2.7	WSW
	5-Jul-2018	10:00	2.7	WSW
	5-Jul-2018	11:00	3.2	SW
	5-Jul-2018	12:00	3.1	WNW
	5-Jul-2018	13:00	3.1	SE
	5-Jul-2018	14:00	3.1	SE
	5-Jul-2018	15:00	3.2	ESE
	5-Jul-2018	16:00	3.1	ESE

II.	Mean Wind	Speed and Wind D	Direction	
	5-Jul-2018	17:00	2.8	W
	5-Jul-2018	18:00	2.5	SSW
	5-Jul-2018	19:00	1.9	SSW
	5-Jul-2018	20:00	1.9	SSW
	5-Jul-2018	21:00	1.9	SW
	5-Jul-2018	22:00	2.1	SSW
	5-Jul-2018	23:00	2	SW
	6-Jul-2018	00:00	1.7	SW
	6-Jul-2018	01:00	1.8	SW
	6-Jul-2018	02:00	1.9	WNW
	6-Jul-2018	03:00	2.1	WNW
	6-Jul-2018	04:00	1.9	Е
	6-Jul-2018	05:00	1.8	ENE
	6-Jul-2018	06:00	2	WSW
	6-Jul-2018	07:00	1.8	WNW
	6-Jul-2018	08:00	2	SW
	6-Jul-2018	09:00	2.5	WSW
	6-Jul-2018	10:00	2.6	SW
	6-Jul-2018	11:00	2.8	WSW
	6-Jul-2018	12:00	2.6	WNW
	6-Jul-2018	13:00	2.7	N
	6-Jul-2018	14:00	2.8	SSW
	6-Jul-2018	15:00	2.7	S
	6-Jul-2018	16:00	2.7	SW
	6-Jul-2018	17:00	2.6	WSW
	6-Jul-2018	18:00	2.3	SW
	6-Jul-2018	19:00	2.2	WNW
	6-Jul-2018	20:00	2	WNW
	6-Jul-2018	21:00	1.8	WSW
	6-Jul-2018	22:00	1.9	SW
	6-Jul-2018	23:00	1.9	SW
	7-Jul-2018	00:00	2.2	WNW
	7-Jul-2018	01:00	2.2	WNW
	7-Jul-2018	02:00	2	WNW
	7-Jul-2018	03:00	2.2	WNW
	7-Jul-2018	04:00	2.3	WNW
	7-Jul-2018	05:00	2.1	W
	7-Jul-2018	06:00	2	WNW

II.	Mean Wind	Speed and Wind D	irection	
	7-Jul-2018	07:00	1.7	WNW
	7-Jul-2018	08:00	2.1	W
	7-Jul-2018	09:00	2.3	W
	7-Jul-2018	10:00	2.3	W
	7-Jul-2018	11:00	2.2	SSW
	7-Jul-2018	12:00	2.5	W
	7-Jul-2018	13:00	2.5	W
	7-Jul-2018	14:00	1.9	W
	7-Jul-2018	15:00	2.1	WNW
	7-Jul-2018	16:00	1.9	W
	7-Jul-2018	17:00	1.9	W
	7-Jul-2018	18:00	2	WNW
	7-Jul-2018	19:00	2	WNW
	7-Jul-2018	20:00	1.7	SSW
	7-Jul-2018	21:00	1.6	SW
	7-Jul-2018	22:00	1.8	Ν
	7-Jul-2018	23:00	1.4	Ν
	8-Jul-2018	00:00	1.4	N
	8-Jul-2018	01:00	1.4	NNW
	8-Jul-2018	02:00	1.4	NNW
	8-Jul-2018	03:00	1.4	NW
	8-Jul-2018	04:00	1.5	W
	8-Jul-2018	05:00	1.4	W
	8-Jul-2018	06:00	1.4	SSW
	8-Jul-2018	07:00	1.5	W
	8-Jul-2018	08:00	1.7	ENE
	8-Jul-2018	09:00	2.2	NE
	8-Jul-2018	10:00	2.1	NE
	8-Jul-2018	11:00	2.5	NE
	8-Jul-2018	12:00	2.6	ENE
	8-Jul-2018	13:00	2.7	ENE
	8-Jul-2018	14:00	2.7	ENE
	8-Jul-2018	15:00	2.4	E
	8-Jul-2018	16:00	2.4	SE
	8-Jul-2018	17:00	2	SSE
	8-Jul-2018	18:00	1.6	SSE
	8-Jul-2018	19:00	1.5	WSW
	8-Jul-2018	20:00	1.3	S

II.	Mean Wind	Speed and Wind D	pirection	
	8-Jul-2018	21:00	1.4	SSW
	8-Jul-2018	22:00	1.4	W
	8-Jul-2018	23:00	1.3	SSE
	9-Jul-2018	00:00	1.3	SSE
	9-Jul-2018	01:00	1.2	ENE
	9-Jul-2018	02:00	1.3	Ν
	9-Jul-2018	03:00	1.5	NNE
	9-Jul-2018	04:00	1.6	NNE
	9-Jul-2018	05:00	1.5	ESE
	9-Jul-2018	06:00	1.3	ESE
	9-Jul-2018	07:00	1.4	ESE
	9-Jul-2018	08:00	1.5	ENE
	9-Jul-2018	09:00	1.8	Е
	9-Jul-2018	10:00	1.9	NNE
	9-Jul-2018	11:00	1.9	SSE
	9-Jul-2018	12:00	2	NNE
	9-Jul-2018	13:00	2	NE
	9-Jul-2018	14:00	2	ENE
	9-Jul-2018	15:00	1.6	ENE
	9-Jul-2018	16:00	1.7	Ν
	9-Jul-2018	17:00	1.2	ENE
	9-Jul-2018	18:00	1	ENE
	9-Jul-2018	19:00	0.7	NE
	9-Jul-2018	20:00	0.7	NNE
	9-Jul-2018	21:00	0.9	ENE
	9-Jul-2018	22:00	0.8	NE
	9-Jul-2018	23:00	0.6	ENE
	10-Jul-2018	00:00	0.6	Е
	10-Jul-2018	01:00	0.7	NE
	10-Jul-2018	02:00	0.6	NNE
	10-Jul-2018	03:00	0.6	NE
	10-Jul-2018	04:00	0.5	NNE
	10-Jul-2018	05:00	0.5	NNE
	10-Jul-2018	06:00	0.6	NNE
	10-Jul-2018	07:00	0.5	NNE
	10-Jul-2018	08:00	0.5	NNE
	10-Jul-2018	09:00	1.2	NNE
	10-Jul-2018	10:00	1.5	NNE

II.	Mean Wind	Speed and Wind D	irection	
	10-Jul-2018	11:00	2.2	NNE
	10-Jul-2018	12:00	2	NE
	10-Jul-2018	13:00	2.2	NNE
	10-Jul-2018	14:00	2	NE
	10-Jul-2018	15:00	1.8	NE
	10-Jul-2018	16:00	1.8	NE
	10-Jul-2018	17:00	1.7	NE
	10-Jul-2018	18:00	1.4	NE
	10-Jul-2018	19:00	1.3	ENE
	10-Jul-2018	20:00	1.5	ENE
	10-Jul-2018	21:00	1.4	ENE
	10-Jul-2018	22:00	1.4	SE
	10-Jul-2018	23:00	1.6	NE
	11-Jul-2018	00:00	1.4	ENE
	11-Jul-2018	01:00	1.5	SSE
	11-Jul-2018	02:00	1.4	SSE
	11-Jul-2018	03:00	1.4	ENE
	11-Jul-2018	04:00	1.3	ENE
	11-Jul-2018	05:00	1.2	ESE
	11-Jul-2018	06:00	1.5	SSE
	11-Jul-2018	07:00	1.4	ESE
	11-Jul-2018	08:00	1.4	ESE
	11-Jul-2018	09:00	1.8	S
	11-Jul-2018	10:00	1.7	S
	11-Jul-2018	11:00	1.8	W
	11-Jul-2018	12:00	2	WSW
	11-Jul-2018	13:00	1.9	ESE
	11-Jul-2018	14:00	2	ENE
	11-Jul-2018	15:00	2.1	Е
	11-Jul-2018	16:00	2	SSE
	11-Jul-2018	17:00	1.8	NNE
	11-Jul-2018	18:00	1.8	ESE
	11-Jul-2018	19:00	1.8	ENE
	11-Jul-2018	20:00	1.8	SSE
	11-Jul-2018	21:00	1.6	ESE
	11-Jul-2018	22:00	2	Е
	11-Jul-2018	23:00	1.8	SSE
	12-Jul-2018	00:00	1.8	S

II.	Mean Wind	Speed and Wind D	irection	
	12-Jul-2018	01:00	1.4	ESE
	12-Jul-2018	02:00	1.1	SW
	12-Jul-2018	03:00	1.2	SW
	12-Jul-2018	04:00	1.1	WNW
	12-Jul-2018	05:00	0.9	W
	12-Jul-2018	06:00	1	WNW
	12-Jul-2018	07:00	1.1	N
	12-Jul-2018	08:00	1	NNE
	12-Jul-2018	09:00	1.2	WSW
	12-Jul-2018	10:00	1.6	WSW
	12-Jul-2018	11:00	1.8	W
	12-Jul-2018	12:00	1.7	W
	12-Jul-2018	13:00	1.4	W
	12-Jul-2018	14:00	1.5	W
	12-Jul-2018	15:00	1.7	WSW
	12-Jul-2018	16:00	1.9	NE
	12-Jul-2018	17:00	1.7	NE
	12-Jul-2018	18:00	1.4	NE
	12-Jul-2018	19:00	1.2	WNW
	12-Jul-2018	20:00	1.1	NE
	12-Jul-2018	21:00	0.9	NE
	12-Jul-2018	22:00	1.1	NE
	12-Jul-2018	23:00	1.2	W
	13-Jul-2018	00:00	1	WSW
	13-Jul-2018	01:00	0.9	WNW
	13-Jul-2018	02:00	0.6	WNW
	13-Jul-2018	03:00	0.9	NE
	13-Jul-2018	04:00	1.1	NNE
	13-Jul-2018	05:00	0.9	ENE
	13-Jul-2018	06:00	0.7	SE
	13-Jul-2018	07:00	0.7	NE
	13-Jul-2018	08:00	0.8	ENE
	13-Jul-2018	09:00	1.6	ENE
	13-Jul-2018	10:00	2.1	NE
	13-Jul-2018	11:00	2.8	ESE
	13-Jul-2018	12:00	2.7	ESE
	13-Jul-2018	13:00	2.8	Е
	13-Jul-2018	14:00	2.5	S

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	irection	
	13-Jul-2018	15:00	2.4	Е
	13-Jul-2018	16:00	2	SE
	13-Jul-2018	17:00	1.9	Е
	13-Jul-2018	18:00	1.7	SE
	13-Jul-2018	19:00	1.3	SE
	13-Jul-2018	20:00	1	W
	13-Jul-2018	21:00	0.8	SW
	13-Jul-2018	22:00	1	WSW
	13-Jul-2018	23:00	0.8	SW
	14-Jul-2018	00:00	0.9	NNE
	14-Jul-2018	01:00	1.2	SSW
	14-Jul-2018	02:00	1.2	ESE
	14-Jul-2018	03:00	1.4	WNW
	14-Jul-2018	04:00	1.7	SE
	14-Jul-2018	05:00	1.7	SSE
	14-Jul-2018	06:00	1.7	ESE
	14-Jul-2018	07:00	1.7	WNW
	14-Jul-2018	08:00	1.8	ENE
	14-Jul-2018	09:00	2	ENE
	14-Jul-2018	10:00	2.4	N
	14-Jul-2018	11:00	2.5	NNE
	14-Jul-2018	12:00	2.8	NE
	14-Jul-2018	13:00	2.7	NE
	14-Jul-2018	14:00	2.3	WNW
	14-Jul-2018	15:00	2.4	WNW
	14-Jul-2018	16:00	2.7	WNW
	14-Jul-2018	17:00	2.5	N
	14-Jul-2018	18:00	1.8	Ν
	14-Jul-2018	19:00	1.9	SW
	14-Jul-2018	20:00	1.7	W
	14-Jul-2018	21:00	1.6	W
	14-Jul-2018	22:00	1.6	W
	14-Jul-2018	23:00	1.6	WNW
	15-Jul-2018	00:00	1.6	WSW
	15-Jul-2018	01:00	1.7	N
	15-Jul-2018	02:00	1.6	Е
	15-Jul-2018	03:00	1.4	ENE
	15-Jul-2018	04:00	1.7	W

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	irection	
	15-Jul-2018	05:00	1.9	W
	15-Jul-2018	06:00	1.8	WSW
	15-Jul-2018	07:00	1.9	NNE
	15-Jul-2018	08:00	1.8	NE
	15-Jul-2018	09:00	2	NE
	15-Jul-2018	10:00	2.2	WNW
	15-Jul-2018	11:00	2.1	W
	15-Jul-2018	12:00	2.1	W
	15-Jul-2018	13:00	2.2	SSW
	15-Jul-2018	14:00	2.3	SSW
	15-Jul-2018	15:00	2.5	SSE
	15-Jul-2018	16:00	2.2	NNW
	15-Jul-2018	17:00	1.7	WNW
	15-Jul-2018	18:00	1.6	NNW
	15-Jul-2018	19:00	1.2	NE
	15-Jul-2018	20:00	1.2	NE
	15-Jul-2018	21:00	1.2	WNW
	15-Jul-2018	22:00	1.2	WNW
	15-Jul-2018	23:00	1.4	W
	16-Jul-2018	00:00	1.2	NW
	16-Jul-2018	01:00	1.3	SSW
	16-Jul-2018	02:00	1.3	W
	16-Jul-2018	03:00	1.3	WSW
	16-Jul-2018	04:00	1.4	NNE
	16-Jul-2018	05:00	1.5	W
	16-Jul-2018	06:00	1.4	W
	16-Jul-2018	07:00	1.5	W
	16-Jul-2018	08:00	1.4	W
	16-Jul-2018	09:00	1.7	W
	16-Jul-2018	10:00	2	W
	16-Jul-2018	11:00	1.9	WNW
	16-Jul-2018	12:00	2.3	W
	16-Jul-2018	13:00	2.2	ESE
	16-Jul-2018	14:00	2	WNW
	16-Jul-2018	15:00	2.5	WSW
	16-Jul-2018	16:00	2.3	ESE
	16-Jul-2018	17:00	1.9	NNW
	16-Jul-2018	18:00	1.9	WSW

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	irection	
	16-Jul-2018	19:00	1.2	SE
	16-Jul-2018	20:00	1	SE
	16-Jul-2018	21:00	1.1	WNW
	16-Jul-2018	22:00	0.8	NNE
	16-Jul-2018	23:00	0.9	NNW
	17-Jul-2018	00:00	0.9	NW
	17-Jul-2018	01:00	0.9	NW
	17-Jul-2018	02:00	1.3	S
	17-Jul-2018	03:00	1.3	SW
	17-Jul-2018	04:00	1.3	WNW
	17-Jul-2018	05:00	1	WNW
	17-Jul-2018	06:00	0.9	NW
	17-Jul-2018	07:00	1.1	NNW
	17-Jul-2018	08:00	1.2	NW
	17-Jul-2018	09:00	1.4	ESE
	17-Jul-2018	10:00	1.9	ESE
	17-Jul-2018	11:00	2.2	S
	17-Jul-2018	12:00	2.2	SE
	17-Jul-2018	13:00	2.3	S
	17-Jul-2018	14:00	2.3	SW
	17-Jul-2018	15:00	2.5	S
	17-Jul-2018	16:00	2.5	NNW
	17-Jul-2018	17:00	2	S
	17-Jul-2018	18:00	2	ENE
	17-Jul-2018	19:00	1.9	NNE
	17-Jul-2018	20:00	1.9	NNE
	17-Jul-2018	21:00	1.7	WNW
	17-Jul-2018	22:00	1.6	WNW
	17-Jul-2018	23:00	1.5	W
	18-Jul-2018	00:00	1.5	WNW
	18-Jul-2018	01:00	1.5	WNW
	18-Jul-2018	02:00	1.7	WNW
	18-Jul-2018	03:00	1.5	NW
	18-Jul-2018	04:00	1.6	NE
	18-Jul-2018	05:00	1.4	NE
	18-Jul-2018	06:00	1.6	NNE
	18-Jul-2018	07:00	1.5	NNE
	18-Jul-2018	08:00	1.6	NNE

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	virection	
	18-Jul-2018	09:00	2	NNE
	18-Jul-2018	10:00	2.4	ENE
	18-Jul-2018	11:00	2.6	ENE
	18-Jul-2018	12:00	2.4	ENE
	18-Jul-2018	13:00	2.6	NNE
	18-Jul-2018	14:00	2.6	NNE
	18-Jul-2018	15:00	2.5	ENE
	18-Jul-2018	16:00	2.2	NNE
	18-Jul-2018	17:00	1.8	NNE
	18-Jul-2018	18:00	1.4	ENE
	18-Jul-2018	19:00	1.4	ESE
	18-Jul-2018	20:00	1.2	Е
	18-Jul-2018	21:00	0.9	SSW
	18-Jul-2018	22:00	0.9	SSE
	18-Jul-2018	23:00	1.1	SSW
	19-Jul-2018	00:00	1.2	SSW
	19-Jul-2018	01:00	0.9	Е
	19-Jul-2018	02:00	1.3	ESE
	19-Jul-2018	03:00	1.3	SW
	19-Jul-2018	04:00	1.4	Ν
	19-Jul-2018	05:00	1.4	ESE
	19-Jul-2018	06:00	1.4	S
	19-Jul-2018	07:00	1.4	SE
	19-Jul-2018	08:00	1.8	WNW
	19-Jul-2018	09:00	1.8	Е
	19-Jul-2018	10:00	2	SSW
	19-Jul-2018	11:00	2	W
	19-Jul-2018	12:00	2.2	ENE
	19-Jul-2018	13:00	1.9	WSW
	19-Jul-2018	14:00	1.9	SW
	19-Jul-2018	15:00	2.3	ENE
	19-Jul-2018	16:00	2.2	ESE
	19-Jul-2018	17:00	2.1	ENE
	19-Jul-2018	18:00	1.5	ENE
	19-Jul-2018	19:00	1.4	NE
	19-Jul-2018	20:00	1	Ν
	19-Jul-2018	21:00	1	W
	19-Jul-2018	22:00	1.4	SSW

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	irection	
	19-Jul-2018	23:00	1.2	NE
	20-Jul-2018	00:00	1.3	SW
	20-Jul-2018	01:00	1.2	SW
	20-Jul-2018	02:00	1.3	W
	20-Jul-2018	03:00	1.2	SE
	20-Jul-2018	04:00	1.4	WNW
	20-Jul-2018	05:00	1.4	WNW
	20-Jul-2018	06:00	1.5	WNW
	20-Jul-2018	07:00	1.3	W
	20-Jul-2018	08:00	1.7	W
	20-Jul-2018	09:00	1.9	SSE
	20-Jul-2018	10:00	2.5	S
	20-Jul-2018	11:00	2.6	SSE
	20-Jul-2018	12:00	2.5	SW
	20-Jul-2018	13:00	2.4	Е
	20-Jul-2018	14:00	2.5	NE
	20-Jul-2018	15:00	2.2	SSW
	20-Jul-2018	16:00	2	Е
	20-Jul-2018	17:00	1.6	SW
	20-Jul-2018	18:00	1.4	W
	20-Jul-2018	19:00	1.4	WSW
	20-Jul-2018	20:00	1.2	WSW
	20-Jul-2018	21:00	1.2	SSW
	20-Jul-2018	22:00	1.3	S
	20-Jul-2018	23:00	1.3	W
	21-Jul-2018	00:00	1.2	W
	21-Jul-2018	01:00	1.1	SW
	21-Jul-2018	02:00	1.3	S
	21-Jul-2018	03:00	1.4	W
	21-Jul-2018	04:00	1.2	W
	21-Jul-2018	05:00	1.4	W
	21-Jul-2018	06:00	1.8	W
	21-Jul-2018	07:00	1.7	WNW
	21-Jul-2018	08:00	1.7	WNW
	21-Jul-2018	09:00	1.7	WNW
	21-Jul-2018	10:00	2.1	WNW
	21-Jul-2018	11:00	2.3	WNW
	21-Jul-2018	12:00	2.4	N

II.	Mean Wind	Speed and Wind D	pirection	
	21-Jul-2018	13:00	2.5	W
	21-Jul-2018	14:00	2.6	WNW
	21-Jul-2018	15:00	2.8	WNW
	21-Jul-2018	16:00	2.4	WNW
	21-Jul-2018	17:00	2.1	W
	21-Jul-2018	18:00	1.7	Ν
	21-Jul-2018	19:00	1.6	WNW
	21-Jul-2018	20:00	1.4	ENE
	21-Jul-2018	21:00	1.3	WSW
	21-Jul-2018	22:00	1.3	SW
	21-Jul-2018	23:00	1.4	SW
	22-Jul-2018	00:00	1.4	WNW
	22-Jul-2018	01:00	1.5	WNW
	22-Jul-2018	02:00	1.5	S
	22-Jul-2018	03:00	1.6	S
	22-Jul-2018	04:00	1.4	S
	22-Jul-2018	05:00	1.4	WSW
	22-Jul-2018	06:00	1.4	W
	22-Jul-2018	07:00	1.5	SW
	22-Jul-2018	08:00	1.8	WNW
	22-Jul-2018	09:00	1.7	SW
	22-Jul-2018	10:00	2	SW
	22-Jul-2018	11:00	2.3	SSW
	22-Jul-2018	12:00	2.1	SW
	22-Jul-2018	13:00	2	W
	22-Jul-2018	14:00	2.1	ENE
	22-Jul-2018	15:00	2.2	ENE
	22-Jul-2018	16:00	2	NW
	22-Jul-2018	17:00	1.7	NE
	22-Jul-2018	18:00	1.6	Е
	22-Jul-2018	19:00	1.1	Ν
	22-Jul-2018	20:00	1.4	Ν
	22-Jul-2018	21:00	1.5	Ν
	22-Jul-2018	22:00	1.7	ENE
	22-Jul-2018	23:00	1.9	SSE
	23-Jul-2018	00:00	1.8	NE
	23-Jul-2018	01:00	1.7	NE
	23-Jul-2018	02:00	1.5	Е

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	irection	
	23-Jul-2018	03:00	1.5	ENE
	23-Jul-2018	04:00	1.5	ENE
	23-Jul-2018	05:00	1.4	ENE
	23-Jul-2018	06:00	1.5	ENE
	23-Jul-2018	07:00	1.5	ENE
	23-Jul-2018	08:00	1.7	NNE
	23-Jul-2018	09:00	1.9	NNE
	23-Jul-2018	10:00	2.4	N
	23-Jul-2018	11:00	2.7	Ν
	23-Jul-2018	12:00	2.5	NNE
	23-Jul-2018	13:00	2.4	NNE
	23-Jul-2018	14:00	2.6	NE
	23-Jul-2018	15:00	2.6	Ν
	23-Jul-2018	16:00	2.5	NE
	23-Jul-2018	17:00	2.5	NNE
	23-Jul-2018	18:00	2	NNE
	23-Jul-2018	19:00	1.7	NNE
	23-Jul-2018	20:00	1.6	S
	23-Jul-2018	21:00	1.4	WNW
	23-Jul-2018	22:00	1.4	W
	23-Jul-2018	23:00	1.4	WNW
	24-Jul-2018	00:00	1.4	WNW
	24-Jul-2018	01:00	1.5	NW
	24-Jul-2018	02:00	1.6	Е
	24-Jul-2018	03:00	1.8	NE
	24-Jul-2018	04:00	1.9	NNE
	24-Jul-2018	05:00	2	NE
	24-Jul-2018	06:00	1.6	S
	24-Jul-2018	07:00	1.5	S
	24-Jul-2018	08:00	1.9	WNW
	24-Jul-2018	09:00	2	WSW
	24-Jul-2018	10:00	2.6	WSW
	24-Jul-2018	11:00	2.6	WNW
	24-Jul-2018	12:00	2.6	W
	24-Jul-2018	13:00	2.7	W
	24-Jul-2018	14:00	2.4	WNW
	24-Jul-2018	15:00	2.5	Е
	24-Jul-2018	16:00	2.3	WNW

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	pirection	
	24-Jul-2018	17:00	2	W
	24-Jul-2018	18:00	1.6	W
	24-Jul-2018	19:00	1.3	W
	24-Jul-2018	20:00	1.4	W
	24-Jul-2018	21:00	1.4	SW
	24-Jul-2018	22:00	1.5	SSW
	24-Jul-2018	23:00	1.4	SSW
	25-Jul-2018	00:00	1.4	SSW
	25-Jul-2018	01:00	1.4	N
	25-Jul-2018	02:00	1.2	WNW
	25-Jul-2018	03:00	1.1	WNW
	25-Jul-2018	04:00	1.2	WNW
	25-Jul-2018	05:00	0.9	WSW
	25-Jul-2018	06:00	1	WSW
	25-Jul-2018	07:00	1	WSW
	25-Jul-2018	08:00	1.4	W
	25-Jul-2018	09:00	1.9	W
	25-Jul-2018	10:00	2.3	WSW
	25-Jul-2018	11:00	2.6	SW
	25-Jul-2018	12:00	2.6	NNE
	25-Jul-2018	13:00	2.3	Ν
	25-Jul-2018	14:00	2.6	SW
	25-Jul-2018	15:00	2.5	NNE
	25-Jul-2018	16:00	2.2	W
	25-Jul-2018	17:00	1.8	W
	25-Jul-2018	18:00	1.5	WNW
	25-Jul-2018	19:00	1.4	WSW
	25-Jul-2018	20:00	1.4	W
	25-Jul-2018	21:00	1.3	WSW
	25-Jul-2018	22:00	1.6	W
	25-Jul-2018	23:00	1.8	WSW
	26-Jul-2018	00:00	1.3	W
	26-Jul-2018	01:00	1.4	Е
	26-Jul-2018	02:00	1.4	SW
	26-Jul-2018	03:00	1.4	WSW
	26-Jul-2018	04:00	1.3	SW
	26-Jul-2018	05:00	1.5	SW
	26-Jul-2018	06:00	1.4	W

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	irection	
	26-Jul-2018	07:00	1.6	W
	26-Jul-2018	08:00	1.6	W
	26-Jul-2018	09:00	1.8	W
	26-Jul-2018	10:00	1.9	NNE
	26-Jul-2018	11:00	2.4	NNE
	26-Jul-2018	12:00	2.7	NE
	26-Jul-2018	13:00	2.8	W
	26-Jul-2018	14:00	2.5	W
	26-Jul-2018	15:00	2.6	SW
	26-Jul-2018	16:00	2.6	SW
	26-Jul-2018	17:00	2.3	SW
	26-Jul-2018	18:00	1.9	WSW
	26-Jul-2018	19:00	1.7	W
	26-Jul-2018	20:00	1.4	WNW
	26-Jul-2018	21:00	1.4	W
	26-Jul-2018	22:00	1.3	WNW
	26-Jul-2018	23:00	1.6	W
	27-Jul-2018	00:00	1.6	ESE
	27-Jul-2018	01:00	1.4	W
	27-Jul-2018	02:00	1.4	WSW
	27-Jul-2018	03:00	1.5	WSW
	27-Jul-2018	04:00	1.4	W
	27-Jul-2018	05:00	1.5	SW
	27-Jul-2018	06:00	1.3	SW
	27-Jul-2018	07:00	1.7	SW
	27-Jul-2018	08:00	1.7	SW
	27-Jul-2018	09:00	1.9	SW
	27-Jul-2018	10:00	2	W
	27-Jul-2018	11:00	2.5	W
	27-Jul-2018	12:00	2.7	W
	27-Jul-2018	13:00	2.7	W
	27-Jul-2018	14:00	2.6	WSW
	27-Jul-2018	15:00	2.5	WSW
	27-Jul-2018	16:00	2.5	SSW
	27-Jul-2018	17:00	2.2	NE
	27-Jul-2018	18:00	1.8	SE
	27-Jul-2018	19:00	1.5	SSE
	27-Jul-2018	20:00	1.6	SW

II.	Mean Wind	Speed and Wind D	virection	
	27-Jul-2018	21:00	1.7	ENE
	27-Jul-2018	22:00	1.5	NNW
	27-Jul-2018	23:00	1.6	SSE
	28-Jul-2018	00:00	1.8	SSE
	28-Jul-2018	01:00	1.8	SE
	28-Jul-2018	02:00	1.9	N
	28-Jul-2018	03:00	1.7	WNW
	28-Jul-2018	04:00	1.6	ENE
	28-Jul-2018	05:00	1.5	ENE
	28-Jul-2018	06:00	1.6	ESE
	28-Jul-2018	07:00	1.7	Е
	28-Jul-2018	08:00	1.9	SW
	28-Jul-2018	09:00	2.2	SSE
	28-Jul-2018	10:00	2.2	SW
	28-Jul-2018	11:00	2.6	SW
	28-Jul-2018	12:00	2.6	NNE
	28-Jul-2018	13:00	2.3	SSW
	28-Jul-2018	14:00	2.3	W
	28-Jul-2018	15:00	2.3	W
	28-Jul-2018	16:00	2.4	ENE
	28-Jul-2018	17:00	2.2	WNW
	28-Jul-2018	18:00	1.9	ENE
	28-Jul-2018	19:00	1.5	Ν
	28-Jul-2018	20:00	1.5	Ν
	28-Jul-2018	21:00	1.6	Ν
	28-Jul-2018	22:00	1.5	NNE
	28-Jul-2018	23:00	1.8	SSW
	29-Jul-2018	00:00	1.7	NE
	29-Jul-2018	01:00	2	W
	29-Jul-2018	02:00	2	WNW
	29-Jul-2018	03:00	2.2	ESE
	29-Jul-2018	04:00	1.7	SE
	29-Jul-2018	05:00	1.8	SSW
	29-Jul-2018	06:00	1.6	ESE
	29-Jul-2018	07:00	1.4	SW
	29-Jul-2018	08:00	1.4	WSW
	29-Jul-2018	09:00	1.6	SSW
_	29-Jul-2018	10:00	2.1	WSW

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	irection	
	29-Jul-2018	11:00	2.2	WSW
	29-Jul-2018	12:00	2.1	SW
	29-Jul-2018	13:00	2.3	W
	29-Jul-2018	14:00	2.3	WSW
	29-Jul-2018	15:00	2.2	W
	29-Jul-2018	16:00	2.2	SW
	29-Jul-2018	17:00	2.2	SSW
	29-Jul-2018	18:00	1.8	W
	29-Jul-2018	19:00	1.4	NNE
	29-Jul-2018	20:00	1.1	Ν
	29-Jul-2018	21:00	1.2	WNW
	29-Jul-2018	22:00	1.4	NE
	29-Jul-2018	23:00	1.3	ESE
	30-Jul-2018	00:00	1.3	Е
	30-Jul-2018	01:00	1.4	SSE
	30-Jul-2018	02:00	1.4	ENE
	30-Jul-2018	03:00	1.5	NE
	30-Jul-2018	04:00	1.5	ENE
	30-Jul-2018	05:00	1.5	SW
	30-Jul-2018	06:00	1.4	SW
	30-Jul-2018	07:00	1.3	NNE
	30-Jul-2018	08:00	1.7	NNE
	30-Jul-2018	09:00	2.1	W
	30-Jul-2018	10:00	2.3	WNW
	30-Jul-2018	11:00	2.8	WNW
	30-Jul-2018	12:00	3.2	WSW
	30-Jul-2018	13:00	2.6	WNW
	30-Jul-2018	14:00	2.8	Ν
	30-Jul-2018	15:00	2.9	SW
	30-Jul-2018	16:00	2.5	NNE
	30-Jul-2018	17:00	2.2	WSW
	30-Jul-2018	18:00	2	N
	30-Jul-2018	19:00	1.6	N
	30-Jul-2018	20:00	1.6	NNE
	30-Jul-2018	21:00	1.5	NE
	30-Jul-2018	22:00	1.8	NE
	30-Jul-2018	23:00	1.8	SE
	31-Jul-2018	00:00	1.9	NE

II. Mean Wind Speed and Wind Direction

II. Mean Wind	Speed and Wind D	rection	
31-Jul-2018	01:00	1.8	Ν
31-Jul-2018	02:00	1.7	Ν
31-Jul-2018	03:00	1.9	SE
31-Jul-2018	04:00	1.6	SE
31-Jul-2018	05:00	1.5	NE
31-Jul-2018	06:00	1.7	NE
31-Jul-2018	07:00	1.5	ESE
31-Jul-2018	08:00	1.4	ESE
31-Jul-2018	09:00	1.9	SSE
31-Jul-2018	10:00	1.9	SSE
31-Jul-2018	11:00	1.8	NE
31-Jul-2018	12:00	2	ENE
31-Jul-2018	13:00	2	E
31-Jul-2018	14:00	2	ENE
31-Jul-2018	15:00	2.1	ESE
31-Jul-2018	16:00	1.8	NE
31-Jul-2018	17:00	1.8	ENE
31-Jul-2018	18:00	2	NE
31-Jul-2018	19:00	1.9	NE
31-Jul-2018	20:00	1.9	NNE
31-Jul-2018	21:00	2	ENE
31-Jul-2018	22:00	1.9	NE
31-Jul-2018	23:00	1.9	ESE

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Contract No. KL/2012/02 Kai Tak Development - Stage 3A Infrastructure at Former North Apron Area Impact Air and Noise Monitoring Schedule for July 2018

	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Ju
		1 hr TSP X3 [AM2] Noise [M4]	Noise [M3, M9] 24 hr TSP	1 hr TSP X3 [AM1C] [AM1]		
			[AM1(C), AM2(A)]			
8-Jul	9-Jul	10-Jul	[11.Jul	12-Jul	13-Jul	14-J
	1 hr TSP X3 [AM2] Noise [M4]	Noise [M3, M9] 24 hr TSP [AM1(C) , AM2(A)]	1 hr TSP X3 [AM1C]			1 hr TSP X3 [AM2]
15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Ji
	24 hr TSP [AM1(C) , AM2(A)]	1 hr TSP X3 [AM1C] Noise [M3]			1 hr TSP X3 [AM2] Noise [M4, M9] 24 hr TSP [AM1(C) , AM2(A)]	
22-Jul	23-Jul	24-Jul	25-Jul	26-Jul	27-Jul	28-J
	1 hr TSP X3 [AM1C] Noise [M3]			1 hr TSP X3 [AM2] Noise [M4, M9] 24 hr TSP [AM1(C), AM2(A)]	1 hr TSP X3 [AM1C]	
29-Jul	30-Jul	31-Jul				

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

AM1(C) -Boundary of KTD/Outside Contractor's site office of Contract SCL 1107 AM2 - Lee Kau Yan Memorial School AM2(A) - Ng Wah Catholic Secondary School

Noise Monitoring Station

M3 - Cognitio College M4 - Lee Kau Yan Memorial School M9 - Tak Long Estate

Contract No. KL/2012/02 Kai Tak Development - Stage 3A Infrastructure at Former North Apron Area Tentative Impact Air and Noise Monitoring Schedule for August 2018

	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	•	*	1-Aug	2-Aug	3-Aug	4-Aug
			1 hr TSP X3 [AM2] Noise [M4, M9] 24 hr TSP [AM1(C), AM2(A)]	1 hr TSP X3 [AM1C] Noise [M3]		
5-Aug	6-Aug	7-Aug	8-Aug	9-Aug	10-Aug	11-Aug
		1 hr TSP X3 [AM2] Noise [M4, M9] 24 hr TSP [AM1(C), AM2(A)]	1 hr TSP X3 [AM1C] Noise [M3]			
12-Aug	13-Aug	14-Aug	15-Aug	16-Aug	17-Aug	18-Aug
	1 hr TSP X3 [AM2] Noise [M4, M9] 24 hr TSP [AM1(C), AM2(A)]	1 hr TSP X3 [AM1C] Noise [M3]				1 hr TSP X3 [AM2] 24 hr TSP [AM1(C), AM2(A)]
19-Aug	20-Aug	21-Aug	22-Aug	23-Aug	24-Aug	25-Aug
	1 hr TSP X3 [AM1C] Noise [M3]			Noise [M9]	1 hr TSP X3 [AM1C, AM2] Noise [M4] 24 hr TSP [AM1(C), AM2(A)]	
26-Aug	27-Aug	28-Aug	29-Aug	30-Aug	31-Aug	
			Noise [M9]	1 hr TSP X3 [AM1C, AM2] Noise [M3, M4] 24 hr TSP [AM1(C), AM2(A)]		

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

Noise Monitoring Station


AM1(C) -Boundary of KTD/Outside Contractor's site office of Contract SCL 1107 AM2 - Lee Kau Yan Memorial School AM2(A) - Ng Wah Catholic Secondary School M3 - Cognitio College M4 - Lee Kau Yan Memorial School M9 - Tak Long Estate

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Location AM1(C) - Boundary of KTD/ Outside Contractor's site office of Contract SCL 1107											
Date	Time	Weather Particulate Concentration (µg/m3									
5-Jul-18	14:30	Cloudy	155.4								
5-Jul-18	15:30	Cloudy	160.3								
5-Jul-18	16:30	Cloudy	159.3								
11-Jul-18	13:00	Sunny	165.9								
11-Jul-18	14:00	Sunny	170.6								
11-Jul-18	15:00	Sunny	174.8								
17-Jul-18	8:30	Sunny	73.1								
17-Jul-18	9:30	Sunny	67.2								
17-Jul-18	10:30	Sunny	58.3								
23-Jul-18	9:00	Cloudy	117.2								
23-Jul-18	10:00	Cloudy	122.3								
23-Jul-18	11:00	Cloudy	112.2								
27-Jul-18	9:00	Sunny	108.7								
27-Jul-18	10:00	Sunny	98.7								
27-Jul-18	11:00	Sunny	105.7								
		Average	123.3								
		Maximum	174.8								
		Minimum	58.3								

Appendix E - 1-hour TSP Monitoring Results

Location AM2	Location AM2 - Lee Kau Yan Memorial School										
Date	Time	Weather	Particulate Concentration (µg/m3)								
3-Jul-18	9:00	Cloudy	117.2								
3-Jul-18	10:00	Cloudy	115.1								
3-Jul-18	11:00	Cloudy	113.8								
9-Jul-18	13:05	Sunny	162.6								
9-Jul-18	14:05	Sunny	154.7								
9-Jul-18	15:05	Sunny	158.9								
14-Jul-18	13:05	Cloudy	234.8								
14-Jul-18	14:05	Cloudy	237.2								
14-Jul-18	15:05	Cloudy	244.7								
20-Jul-18	13:10	Sunny	181.5								
20-Jul-18	14:10	Sunny	192.0								
20-Jul-18	15:10	Sunny	175.1								
26-Jul-18	13:10	Sunny	113.1								
26-Jul-18	14:10	Sunny	120.2								
26-Jul-18	15:10	Sunny	118.9								
		Average	162.7								
		Maximum	244.7								
		Minimum	113.1								



APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix F - 24-hour TSP Monitoring Results


AM1(C) -Boundary of KTD/Outside Contractor's site office of Contract SCL 1107

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m ³ /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	$(\mu g/m^3)$
4-Jul-18	Cloudy	303.1	755.0	2.9709	3.0597	0.0888	8172.8	8196.8	24.0	1.22	1.22	1.22	1750.3	50.7
10-Jul-18	Sunny	301.7	757.3	2.9837	3.0589	0.0752	8221.6	8245.6	24.0	1.22	1.22	1.22	1757.4	42.8
16-Jul-18	Sunny	300.4	756.3	3.2761	3.3272	0.0511	8245.6	8269.6	24.0	1.22	1.22	1.22	1760.1	29.0
20-Jul-18	Cloudy	301.1	756.0	2.8444	2.8629	0.0185	8269.6	8293.6	24.0	1.22	1.22	1.22	1757.6	10.5
26-Jul-18	Sunny	303.2	757.4	3.2496	3.3103	0.0607	8293.6	8317.6	24.0	1.22	1.22	1.22	1753.0	34.6
													Min	10.5
													Max	50.7
													Average	33.5

Location AM2(A) - Ng Wah Catholic Secondary School

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m ³ /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
4-Jul-18	Cloudy	302.4	754.9	3.2364	3.3199	0.0835	1944.2	1968.2	24.0	1.22	1.22	1.22	1755.5	47.6
10-Jul-18	Sunny	302.3	757.2	2.9863	3.0554	0.0691	1992.2	2016.2	24.0	1.22	1.22	1.22	1758.5	39.3
16-Jul-18	Cloudy	300.1	756.2	3.2951	3.3589	0.0638	2040.2	2064.2	24.0	1.22	1.22	1.22	1759.0	36.3
20-Jul-18	Cloudy	302.5	759.8	2.9890	3.0434	0.0544	2088.2	2112.2	24.0	1.22	1.22	1.22	1756.1	31.0
26-Jul-18	Sunny	303.4	757.5	3.2945	3.3477	0.0532	2136.2	2160.2	24.0	1.22	1.22	1.22	1750.9	30.4
													Min	30.4
													Max	47.6

Average 36.9




APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix G - Noise Monitoring Results

Location M3 - Cognitio College											
				Unit: dB (A) (30-min)							
Date	Time	Weather	Mea	sured Noise I	_evel	Background Noise	Construction Noise Level				
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}				
4-Jul-18	11:30	Sunny	77.6	78.8	76.2	77.2	67.0				
10-Jul-18	11:30	Sunny	77.6	78.2	76.1	77.4	64.1				
17-Jul-18	11:30	Sunny	76.8	79.1	70.2	75.9	69.5				
23-Jul-18	11:30	Cloudy	77.8	79.0	74.1	77.3	68.2				

Location M4 - Lee Kau Yan Memorial School										
				Unit: dB (A) (30-min)						
Date	Time	Weather	Mea	sured Noise I	Level	Baseline Level	Construction Noise Level			
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}			
3-Jul-18	13:15	Cloudy	76.1	77.3	75.8		76.1 Measured \leq Baseline			
9-Jul-18	14:45	Sunny	75.8	77.4	73.5	76.7	75.8 Measured \leq Baseline			
20-Jul-18	13:45	Sunny	75.2	76.8	70.9	70.7	75.2 Measured \leq Baseline			
26-Jul-18	13:45	Sunny	75.3	76.5	74.0		75.3 Measured \leq Baseline			

Location M9 - Tak Long Estate											
				Unit: dB (A) (30-min)							
Date	Date Time		Mea	sured Noise	Level	Baseline Level	Construction Noise Level				
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}				
4-Jul-18	9:30	Sunny	61.6	63.9	60.2		56.7				
10-Jul-18	16:15	Sunny	65.4	68.3	60.1	59.9	64.0				
20-Jul-18	10:30	Sunny	64.5	66.9	61.2	59.9	62.7				
26-Jul-18	13:30	Sunny	64.1	65.4	61.2		62.0				



APPENDIX H SUMMARY OF EXCEEDANCE

Contract No. KL/2012/02 Kai Tak Development –Stage 3A Infrastructure at Former North Apron Area

Appendix H – Summary of Exceedance

Exceedance Report for Contract No. KL/2012/02

- (A) Exceedance Report for Air Quality (NIL in the reporting month)
- (B) Exceedance Report for Construction Noise (NIL in the reporting month)
- (C) Exceedance Report for Landscape and Visual (NIL in the reporting month)

APPENDIX I SITE AUDIT SUMMARY

Checklist Reference Number	180704	
Date	4 July 2018	
Time	14:00 - 16:00	

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during the site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.: 180627), the major environmental deficiency was rectified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	Tommy Cheng	The	5 July 2017
Checked by	Dr. Priscilla Choy	NA	5 July 2017
	• • • • • • • • • • • • • • • • • • •		

Checklist Reference Number	180711
Date	11 July 2018
Time	14:00 - 15:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during the site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.: 180704), no environmental deficiency was identified during site inspection.	

/	
France	12 July 2017
WT_	12 July 2017
-	h

Checklist Reference Number	180718
Date	18 July 2018
Time	14:00 - 16:00

Ref. No.	Non-Compliance	Related
	None identified	Item No
	None identified	-
Ref. No.	Remarks/Observations	Related
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during the site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	H. Others	
	 Follow-up on previous audit session (Ref. No.: 180711), no environmental deficiency was observed during site inspection. 	

Name	Signature	Date
Tommy Cheng	T	19 July 2017
Dr. Priscilla Choy	inte	19 July 2017
	Tommy Cheng	Tommy Cheng T

Checklist Reference Number	180724	
Date	24 July 2018	
Time	14:00 - 15:00	

Ref. No.	Non-Compliance	Related Item No
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Visual and Landscape	· · · · · · · · · · · · · · · · · · ·
	No environmental deficiency was identified during the site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.: 180718), no environmental deficiency was observed during site inspection.	

	Name	Signature	Date
Recorded by	Tommy Cheng	Tout	26 July 2017
Checked by	Dr. Priscilla Choy	1 ICO	26 July 2017

14

Checklist Reference Number	180731	
Date	31 July 2018	
Time	14:00 - 15:00	

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during the site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.: 180724), no environmental deficiency was observed during site inspection.	

	Name	Signature	Date
Recorded by	Tommy Cheng	Trans	1 August 2018
Checked by	Dr. Priscilla Choy	670	1 August 2018

APPENDIX J EVENT ACTION PLANS

Event/Action Plan for Air Quality

EVENT		ACTION	ſ	
	ET	IEC	ER	CONTRACTOR
Action Level being	1. Identify source and investigate the causes of	1. Check monitoring data submitted	1. Notify Contractor.	1. Rectify any unacceptable practice;
exceeded by	exceedance;	by ET;		2. Amend working methods if
one sampling	2. Inform Contactor, IEC and ER;	2. Check Contractor's working method.		appropriate.
	3. Repeat measurement to confirm finding.			
Action Level being	1. Identify source and investigate the causes of	1. Check monitoring data submitted by	1. Confirm receipt of notification of	1. Discuss with ET and IEC on proper
exceeded by	exceedance;	ET;	exceedance in writing;	remedial actions;
two or more	2. Inform Contractor, IEC and ER;	2. Check Contractor's working method;	2. Notify Contractor;	2. Submit proposals for remedial actions
consecutive	3. Increase monitoring frequency to daily;	3. Discuss with ET and Contractor on	3. In consolidation with the IEC,	to ER and IEC within three working days
sampling	4. Discuss with IEC and Contractor on	possible remedial measures;	agree with the Contractor on the	of notification;
	remedial actions required;	4. Advise the ER on the effectiveness of	remedial measures to be	3. Implement the agreed proposals;
	5. Assess the effectiveness of	the proposed remedial measures.	implemented;	4. Amend proposal if appropriate.
	Contractor's remedial actions;		4. Supervise implementation of	
	6. If exceedance continues, arrange meeting		remedial measures;	
	with IEC and ER;		5. Conduct meeting with ET and	
	7. If exceedance stops, cease additional		IEC if exceedance continues.	
	monitoring.			
Limit Level being	1. Identify source and investigate the causes of	1. Check monitoring data submitted by	1. Confirm receipt of notification of	1. Take immediate action to avoid further
exceeded by	exceedance;	ET;	exceedance in writing;	exceedance;
one sampling	2. Inform Contractor, IEC, ER, and EPD;	2. Check Contractor's working method;	2. Notify Contractor;	2. Discuss with ET and IEC on proper
	3. Repeat measurement to confirm finding;	3. Discuss with ET and Contractor on	3. In consolidation with the IEC,	remedial actions;
	4. Assess effectiveness of	possible remedial measures;	agree with the Contractor on the	3. Submit proposals for remedial actions
	Contractor's remedial actions and keep EPD,	4. Advise the ER on the	remedial measures to be	to ER and IEC within three working days

	IEC and ER informed of	effectiveness of the proposed remedial	implemented;	of notification;
	the results.	measures.	4. Supervise implementation of	4. Implement the agreed proposals.
			remedial measures;	
			5. Conduct meeting with ET and	
			IEC if exceedance continues.	
Limit Level being	1. Notify IEC, ER, Contractor and	1. Check monitoring data submitted by	1. Confirm receipt of notification of	1. Take immediate action to avoid
exceeded by	EPD;	ET;	exceedance in writing;	further exceedance;
two or more	2. Repeat measurement to confirm	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET, ER and IEC on
consecutive	findings;	method;	3. In consolidation with the IEC,	proper remedial actions;
sampling	3. Carry out analysis of Contractor's	3. Discuss amongst ER, ET, and	agree with the Contractor on the	3. Submit proposals for remedial
	working procedures to identify source and	Contractor on the potential remedial	remedial measures to be	actions to IEC within three working days
	investigate the causes of exceedance;	actions;	implemented;	of notification;
	4. Increase monitoring frequency to	4. Review Contractor's remedial	4. Supervise implementation of	4. Implement the agreed proposals;
	daily;	actions whenever necessary to	remedial measures;	5. Submit further remedial actions if
	5. Arrange meeting with IEC, ER	assure their effectiveness and	5. If exceedance continues, consider	problem still not under control;
	and Contractor to discuss the	advise the ER accordingly.	stopping the Contractor to continue	6. Stop the relevant portion of works as
	remedial actions to be taken;		working on that portion of work	instructed by the ER until the exceedance
	6. Assess effectiveness of		which causes the exceedance until	is abated.
	Contractor's remedial actions and		the exceedance is abated.	
	keep EPD, IEC and ER informed			
	of the results;			
	7. If exceedance stops, cease additional			
	monitoring.			

Event/Action Plan for C	Construction Noise
--------------------------------	--------------------

EVENT	ACTION					
	ET	IEC	ER	CONTRACTOR		
Action Level	1. Notify ER, IEC and Contractor;	1. Review the investigation	1. Confirm receipt of notification of	1. Submit noise mitigation proposals to		
being	2. Carry out investigation;	results submitted by the ET;	failure in writing;	IEC and ER;		
exceeded	3. Report the results of investigation	2. Review the proposed remedial	2. Notify Contractor;	2. Implement noise mitigation proposals.		
	to the IEC, ER and Contractor;	measures by the Contractor and advise	3. In consolidation with the IEC,	(The above actions should be		
	4. Discuss with the IEC and	the ER accordingly;	agree with the Contractor on the	taken within 2 working days after		
	Contractor on remedial measures	3. Advise the ER on the effectiveness of	remedial measures to be	the exceedance is identified)		
	required;	the proposed remedial measures.	implemented;			
	5. Increase monitoring frequency to	(The above actions should be taken	4. Supervise the implementation of			
	check mitigation effectiveness.	within 2 working days after the	remedial measures.			
	(The above actions should be taken	exceedance is identified)	(The above actions should be taken			
	within 2 working days after the exceedance is		within 2 working days after the			
	identified)		exceedance is identified)			
Limit Level	1. Inform IEC, ER, Contractor and	1. Discuss amongst ER, ET, and	1. Confirm receipt of notification of	1. Take immediate action to		
being	EPD;	Contractor on the potential remedial	failure in writing;	avoid further exceedance;		
exceeded	2. Repeat measurements to confirm	actions;	2. Notify Contractor;	2. Submit proposals for remedial actions		
	findings;	2. Review Contractor's remedial	3. In consolidation with the IEC,	to IEC and ER within 3 working days of		
	3. Increase monitoring frequency;	actions whenever necessary to	agree with the Contractor on the	notification;		
	4. Identify source and investigate the	assure their effectiveness and	remedial measures to be	3. Implement the agreed proposals;		
	cause of exceedance;	advise the ER accordingly.	implemented;	4. Submit further proposal if problem		
	5. Carry out analysis of Contractor's	(The above actions should be taken	4. Supervise the implementation of	still not under control;		
	working procedures;	within 2 working days after the	remedial measures;	5. Stop the relevant portion of		
	6. Discuss with the IEC, Contractor	exceedance is identified)	5. If exceedance continues,	works as instructed by the ER until the		

and ER on remedial measures	consider stopping the Contractor to	exceedance is abated.
required;	continue working on that portion of	(The above actions should be
7. Assess effectiveness of	work which causes the exceedance	taken within 2 working days after
Contractor's remedial actions and	until the exceedance is abated.	the exceedance is identified)
keep IEC, EPD and ER informed of	(The above actions should be taken	
the results;	within 2 working days after the	
8. If exceedance stops, cease additional	exceedance is identified)	
monitoring.		
(The above actions should be taken		
within 2 working days after the		
exceedance is identified)		

Event/Action Plan for Landscape and Visual

EVENT			ACTION		
ACTION LEVEL	ЕТ	IEC	ER		CONTRACTOR
Design Check	1. Check final design	1. Check report.	1. Undertake remedial design if necessary		
	conforms to the	2. Recommend remedial			
	requirements of EP	design if necessary			
	and prepare report.				
Non-conformity on one occasion	1. Identify Source	1. Check report	1. Notify Contractor	1.	Amend working methods
	2. Inform IEC and ER	2. Check Contractor's working	2. Ensure remedial measures are properly implemented	2.	Rectify damage and undertake
	3. Discuss remedial	method			any necessary replacement
	actions with IEC, ER	3. Discuss with ET and			
	and Contractor	Contractor on possible			
	4. Monitor remedial	remedial measures			
	actions until	4. Advise ER on effectiveness			
	rectification has been	of proposed remedial			
	completed	measures.			
		5. Check implementation of			
		remedial measures.			
Repeated Non-conformity	1. Identify Source	1. Check monitoring report	1. Notify Contractor	1.	Amend working methods
	Inform IEC and ER	2. Check Contractor's working	2. Ensure remedial measures are properly implemented	2.	Rectify damage and undertake
	2. Increase monitoring	method			any necessary replacement
	frequency	3. Discuss with ET and			
	3. Discuss remedial	Contractor on possible			

act	ctions with IEC, ER	remedial measures	
an	nd Contractor	4. Advise ER on effectiveness	
4. N	Monitor remedial	of proposed remedial	
act	ctions until	measures	
rec	ectification has been	5. Supervise implementation	
со	ompleted	of remedial measures.	
5. II	If non-conformity		
stc	tops, cease additional		
mo	nonitoring		

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

EIA Ref.	Recommended Mitigation Measures	Implementation
		Status
Construc	ction Air Quality	
S6.5	8 times daily watering of the work site with active dust emitting activities.	٨
S6.8	Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation	
	measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative	
	dust impacts.	
	• Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable	۸
	sheeting to reduce dust emission.	
	• Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying	٨
	area should have properly fitted side and tail boards.	
	• Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be	٨
	dampened and covered by a clean tarpaulin.	
	• The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The	۸
	material should also be dampened if necessary before transportation.	
	• The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated	٨
	roadways insider the site. Onsite unpaved roads should be compacted and kept free of lose materials.	
	Vehicle washing facilities should be provided at every vehicle exit point.	٨
	• The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should	٨
	be paved with concrete, bituminous materials or hardcores.	
	• Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain	٨
	the entire road surface wet.	
	• Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on	٨
	the top and the three sides.	
	• Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.	٨

S6.8	•	DWFI compound for JVBC:	N/A
		A DWFI compound is proposed at the downstream of JVC to contain pollution in drainage systems entering the KTAC and KTTS	
		by interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities will form part of	
		the compounds to prevent any accumulation of sediment within the downstream section of JVBC and hence fully mitigate the	
		potential odour emissions from the headspace of JVBC near the existing discharge locations. The odour generating operations	
		within the proposed desilting compound will be fully enclosed and the odorous air will be collected and treated by high efficiency	
		deodorizers before discharge to the atmosphere.	
		Desilting compound for KTN:	N/A
		Two desilting compounds are proposed for KTN (at Site 1D6 and Site 1P1) to contain pollution in drainage systems entering the	
		KTAC and KTTS by interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities	
		will form part of the compounds to prevent any accumulation of sediment within the downstream section of KTN and hence fully	
		mitigate the potential odour emissions from the headspace of KTN near the existing discharge locations. The odour generating	
		operations within the proposed desilting compound will be fully enclosed and the odorous air will be collected and treated by high	
		efficiency deodorizers before discharge to the atmosphere.	
	•	Decking or reconstruction of KTN within apron area:	N/A
		It is proposed to deck the KTN or reconstruct the KTN within the former Apron area into Kai Tak River from the south of Road D1	
		to the north of Road D2 along the existing alignment of KTN. The Kai Tak River will compose of a number of channels flowing with	
		nonodorous fresh water and THEES effluent. The channel flowing with THEES effluent will be designed with the width of water	
		surface of not more than 16m.	
		Localised maintenance dredging:	N/A
		Localised maintenance dredging should be conducted to provide water depth of not less than 3.5m over the whole of KTAC and	
		KTTS. With reference to the water depth data recorded during the odour survey, only some of the areas in the northern part of	
		KTAC (i.e. to the north of taxiway bridge) including the area near the northern edge of KTAC, the area near western bank of	
		KTAC, and the area near the JVC discharge have water depths shallower than 3.5m. The area involved would be about 40% of	
		the northern KTAC and the dredging depth required would be from about 2.7m to less than 1m. The maintenance dredging to be	
		carried out prior to the occupation of any new development in the immediate vicinity of KTAC to avoid potential localized odour	

-		
	impacts at the future ASRs during the maintenance dredging operation.	
	Improvement of water circulation in KTAC and KTTS:	N/A
	600m gap opening at the northern part of the former Kai Tak runway, the water circulation in KTAC and KTTS would be	
	substantially improved. Together with the improvement in water circulation, the DO level in KTAC and KTTS would also be	
	increased.	
	In-situ sediment treatment by bioremediation:	N/A
	Bioremediation would be applied to the entire KTAC and KTTS.	
Constru	uction Noise	
S7.8	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air	٨
	Compressor, Bar Bender, Concrete Pump, Generator and Water Pump.	
S7.9	Good Site Practice:	
	• Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.	٨
	• Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction	٨
	program.	
	Mobile plant, if any, should be sited as far away from NSRs as possible.	۸
	• Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be	٨
	throttled down to a minimum.	
	• Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away	٨
	from the nearby NSRs.	
	Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site	۸
	construction activities.	
S7.9	Scheduling of Construction Works during School Examination Period	٨
S7.8	(i) Provision of low noise surfacing in a section of Road L2; and	N/A
	(ii) Provision of structural fins	N/A
S7.8	(i) Avoid the sensitive façade of class room facing Road L2 and L4; and	N/A
	(ii) Provision of low noise surfacing in a section of Road L2 & L4	N/A

S7.8	(i)	Provision of low noise surfacing in a section of Road L4 before occupation of Site 111; and	N/A			
	(ii)	Setback of building about 5m from site boundary.	N/A			
S7.8	Setba	ck of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2.	N/A			
S7.8	(i)	avoid any sensitive façades with openable window facing the existing Kowloon City Road network; and Avoid the sensitive	N/A			
		façade of class room facing Road L2 and L4; and				
	(ii)	for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or	N/A			
		do not provide the facades with openable window.				
S7.8	(i)	avoid any sensitive facades with openable window facing the existing To Kwa Wan Road or	N/A			
	(ii)	provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s)	N/A			
		located at less than 55m away from To Kwa Wan Road to no more than 25m above ground				
S7.8	(i)	avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po	۸			
		Kong or other alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to				
		minimise the potential traffic noise impacts from the slip road				
S7.8	All the	ventilation fans installed in the below will be provided with silencers or acoustics treatment.				
	(i)	SPS	N/A			
	(ii)	ESS	N/A			
	(iii)	Tunnel Ventilation Shaft	N/A			
	(iv)	EFTS depot	N/A			
S7.8	Installa	ation of retractable roof or other equivalent measures	N/A			
Constr	uction V	Vater Quality				
S8.8	The fo	llowing mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including:				
	•	Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply;	N/A			
	•	Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty	N/A			
		pumps;				
	•	An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and	N/A			

For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should	N/A
be provided so that swift actions could be taken in case of malfunction of unmanned facilities	
Construction Phase	
Marine-based Construction	
Capital and Maintenance Dredging for Cruise Terminal	
Mitigation measures for construction of the proposed cruise terminal should follow those recommended in the approved EIA for CT	N/A
Dredging.	
Fireboat Berth, Runway Opening and Road T2	
Silt curtains should be deployed around the close grab dredger to minimize release of sediment and other contaminants for any	N/A
dredging and filling activities in open water.	
Dredging at and near the seawall area for construction of the public landing steps cum fireboat berth should be carried out at a	N/A
maximum production rate of 1,000m ³ per day using one grab dredger.	
The proposed construction method for runway opening should adopt an approach where the existing seawall at the runway will not be	N/A
removed until completion of all excavation and dredging works for demolition of the runway. Thus, excavation of bulk fill and majority of	
the dredging works will be carried out behind the existing seawall, and the sediment plume can be effectively contained within the works	
area. As there is likely some accumulation of sediments alongside the runway, there will be a need to dredge the existing seabed after	
completion of all the demolition works. Dredging alongside the 600m opening should be carried out at a maximum production rate of	
2,000m ³ per day using one grab dredger.	
Dredging for Road T2 should be conducted at a maximum rate of 8,000m ³ per day (using four grab dredgers) whereas the sand filling	N/A
should be conducted at a maximum rate of 2,000m3 per day (using two grab dredgers).	
Silt screens shall be applied to seawater intakes at WSD seawater intake.	N/A
	Construction Phase Marine-based Construction Capital and Maintenance Dredging for Cruise Terminal Mitigation measures for construction of the proposed cruise terminal should follow those recommended in the approved EIA for CT Dredging. Fireboat Berth, Runway Opening and Road T2 Silt curtains should be deployed around the close grab dredger to minimize release of sediment and other contaminants for any dredging and filling activities in open water. Dredging at and near the seawall area for construction of the public landing steps cum fireboat berth should be carried out at a maximum production rate of 1,000m ³ per day using one grab dredger. The proposed construction of all excavation and dredging works for demolition of the runway. Thus, excavation of bulk fill and majority of the dredging works will be carried out behind the existing seawall, and the sediment plume can be effectively contained within the works area. As there is likely some accumulation of sediments alongside the runway, there will be a need to dredge the existing seabed after completion of all the demolition works. Dredging alongside the 600m opening should be carried out at a maximum production rate of 2,000m ³ per day using one grab dredger. Dredging for Road T2 should be conducted at a maximum rate of 8,000m ³ per day (using four grab dredgers) whereas the sand filling should be conducted at a maximum rate of 2,000m ³ per day (using four grab dredgers).

S8.8	Land-based Construction	
	Construction Runoff	
	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion.	
	Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of	
	appropriate mitigation measures which include:	
	use of sediment traps	۸
	adequate maintenance of drainage systems to prevent flooding and overflow	۸
S8.8	Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September).	٨
	All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days	
	of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year	
	when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	
S8.8	Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance.	٨
	The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection.	
	Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond.	
	Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of	
	efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	
S8.8	Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m ³ capacity, are	۸
	recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is	
	flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	
S8.8	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m ³ should be covered with	۸
	tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt	
	or debris into any drainage system.	
S8.8	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt,	٨
	construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	
S8.8	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and	٨
	actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid	

	to the control of silty surface runoff during storm events.	
S8.8	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm	N/A(1)
	water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	
S8.8	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by	٨
	them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should	
	have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of	
	access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the	
	wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	
S8.8	Drainage	
	It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities.	٨
	Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There	
	should be no direct discharge of effluent from the site into the sea	
S8.8	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the	٨
	controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and	
	efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original	
	condition when the construction work has finished or the temporary diversion is no longer required.	
S8.8	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110%	٨
	of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ.	
S8.8	Sewage Effluent	
	Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment	۸
	facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer	
	system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction	
	workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.	

S8.8	Stormwater Discharges	
	Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned	۸
	seawater intakes	
S8.8	Debris and Litter	
	In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under	٨
	conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine	
	waters does not occur	
S8.8	Construction Works at or in Close Proximity of Storm Culvert or Seafront	
	The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah	۸
	is low.	
S8.8	The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage	٨
	channel /storm culvert / nullah.	
S8.8	Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials	٨
	should be located well away from any water courses during carrying out of the construction works	
S8.8	Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.	۸
S8.8	Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water	٨
	receivers.	
S8.8	Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where	٨
	practicable.	
S8.8	Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality	٨
	impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff.	
S8.8	Construction effluent, site run-off and sewage should be properly collected and/or treated.	۸
S8.8	Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead	N/A

	edge at bottom and properly supported props to prevent adverse impact on the storm water quality.	
S8.8	Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage	N/A
	of construction materials.	
S8.8	Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea.	N/A
S8.8	Supervisory staff should be assigned to station on site to closely supervise and monitor the works	٨
S8.8	Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation.	N/A
Construc	ction Waste Management	
S9.5	Good Site Practices	
	It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to.	
	Recommendations for good site practices during the dredging activities include:	
	Nomination of an approved person, such as a site manager, be responsible for good site practices, arrangements for collection	۸
	and effective disposal to an appropriate facility, of all wastes generated at the site.	
	Training of site personnel in proper waste management and chemical waste handling procedures.	۸
	Provision of sufficient waste disposal points and regular collection for disposal.	۸
	Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by	٨
	transporting wastes in enclosed containers.	
	A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).	٨
S9.5	Waste Reduction Measures	
	Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the	
	planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste	
	reduction include:	
	Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals	٨
	· Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of	٨
	materials and their proper disposal	
	• Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be	۸
	segregated from other general refuse generated by the work force	

	Any unused chemicals or those with remaining functional capacity should be recycled	٨
	Proper storage and site practices to minimise the potential for damage or contamination of construction materials	٨
S9.5	Dredged Marine Sediment	
	The basic requirements and procedures for dredged mud disposal are specified under the ETWB TCW No. 34/2002. The management	N/A
	of the dredging, use and disposal of marine mud is monitored by the MFC, while the licensing of marine dumping is required under the	
	Dumping at Sea Ordinance and is the responsibility of the Director of Environmental Protection (DEP)	
S9.5	The dredged marine sediments would be loaded onto barges and transported to the designated disposal sites allocated by the MFC	N/A
	depending on their level of contamination. Sediment classified as Category L would be suitable for Type 1 - Open Sea Disposal.	
	Contaminated sediment would require either Type 1 - Open Sea Disposal (Dedicated Sites), Type 2 - Confined Marine Disposal, or	
	Type 3 – Special Treatment / Disposal and must be dredged and transported with great care in accordance with ETWB TCW No.	
	34/2002. Subject to the final allocation of the disposal sites by MFC, the dredged contaminated sediment must be effectively isolated	
	from the environment and disposed properly at the designated disposal site	
S9.5	It will be the responsibility of the contractor to satisfy the appropriate authorities that the contamination levels of the marine sediment to	
	be dredged have been analysed and recorded. According to the ETWB TCW No. 34/2002, this will involve the submission of a formal	
	Sediment Quality Report to the DEP, prior to the dredging contract being tendered. The contractor for the dredging works should apply	
	for allocation of marine disposal sites and all necessary permits from relevant authorities for the disposal of dredged sediment. During	
	transportation and disposal of the dredged marine sediments requiring Type 1, Type 2, or Type 3 disposal, the following measures	
	should be taken to minimise potential impacts on water quality:	
	• Bottom opening of barges should be fitted with tight fitting seals to prevent leakage of material. Excess material should be	N/A
	cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved	
	Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation.	N/A
	Transport barges or vessels should be equipped with automatic selfmonitoring devices as required under the Dumping at Sea	
	Ordinance and as specified by the DEP	
	• Barges or hopper barges should not be filled to a level that would cause the overflow of materials or sediment laden water during	N/A
	loading or transportation	

S9.5	Construction and Demolition Material	
	Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact	
	from handling and transportation of C&D material. The mitigation measures include:	
	• Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal,	٨
	the transient stockpiles should be located away from waterfront or storm drains as far as possible	
	Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric	۸
	Skip hoist for material transport should be totally enclosed by impervious sheeting	۸
	• Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site	۸
	• The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should	۸
	be paved with concrete, bituminous materials or hardcores	
	• The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting	۸
	to ensure dust materials do not leak from the vehicle	
	• All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty	۸
	materials wet	
	• The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust	۸
	generation from unloading	
	When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of	۸
	size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the	
	surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB	
	TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the	
	contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An	
	Independent Environmental Checker should be responsible for auditing the results of the system.	

S9.5	Chemica	al Waste	
	After use	e, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of	٨
	Practice		
	disposal	at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation	
S9.5	General	Refuse	
	General	۸	
	employe		
	methods		
	wind, wa		
Constru	uction La	ndscape and Visual	
S13.9	CM1	All existing trees should be carefully protected during construction.	۸
	CM2	Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be	۸
		submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations	
		of transplanted trees should be agreed prior to commencement of the work.	
	СМЗ	Control of night-time lighting.	N/A(1)
	CM4	Erection of decorative screen hoarding.	۸

Remarks:

- ^ Compliance of mitigation measure
- * Recommendation was made during site audit but improved/rectified by the Contractor
- Non-compliance but rectified by the Contractor
- X Non-compliance of mitigation measure
- N/A Not Applicable at this stage
- N/A(1) Not observed

APPENDIX L SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

Contract No. KL/2012/02 Kai Tak Development –Stage 3A Infrastructure at Former North Apron Area

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

Reporting Month: July 2018

Contract No. KL/2012/02

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Investigation/Mitigation Action	Status
N/A	N/A	N/A	N/A	N/A	N/A

APPENDIX M SUMMARY OF WASTE GENERATION AND DISPOSAL RECORDS

Appendix M: MONTHLY SUMMARY WASTE FLOW TABLE FOR <u>2018</u> (YEAR)

	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
Month	Total Quantity Generated	Borken Concrete (4)	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Import Fill	Metals	Paper / Cardboard Packaging	Plastics (3)	Chemical Waste	Other, e.g. general refuse
	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m ³]
JAN	0.13459	0	0	0	0.08129	0	0	0	0	0	0.0533
FEB	0.14402	0	0	0	0.08117	0	0	0	0	0	0.06285
MAR	0.34721	0	0	0	0.09636	0	0	0	0	0	0.25085
APR	0.03363	0	0	0	0.03363	0	0	0	0	0	0
MAY	0.09975	0	0	0	0.02930	0	0	0	0	0	0.07045
JUNE	0.00395	0	0	0	0.00395	0	0	0	0	0	0
SUB- TOTAL	0.76315	0	0	0.00000	0.32570	0	0	0	0	0	0.43745
JULY	0.01792	0	0	0	0.01157						0.00635
AUG											
SEPT											
ОСТ											
NOV											
DEC											
Jan-19											
TOTAL	0.78107	0	0	0.00000	0.33727	0	0	0	0	0	0.44380

Forecast of Total Quantities of C&D materials to be Generated from the Contracts *											
Total	Borken	Reused in the	Reused in	Disposal as	Import Fill	Metals (3)	Paper /	Plastics (2)(3)	Chemical	Other, e.g.	
Quantity	Concrete	Contract	other	Public Fill	ппроге в ш	Ivictais (3)	Cardboard	F lastics (2)(3)	Waste (3)	general	
[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m ³]	
2	1	0	0	0	0	0	0.2	0	0.2	1	

Notes: (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the site.

(2) Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material.

(3) Quantities of Metals, Paper/Cardboard, Plastics and Chemical Waste are excluded from total quantiteis of C&D materials to be generated from the contracts

FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Appendix B

Monthly EM&A Report For Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at North Apron Area

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

Civil Engineering and Development Department

EP-344/2009 – New Sewage Pumping Stations Serving KTD EP-337/2009 – New Distributor Roads Serving the Planned KTD

Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Monthly EM&A Report

July 2018

(Version 1.0)

Approved By	(Environmental Team Leader)
DEMADKC.	

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: <u>info@cinotech.com.hk</u>



Kai Tak Development Site Office Contract No. KL/2012/03 c/o AECOM 8/F, Grand Central Plaza, Tower 2 138 Shatin Rural Committee Road Shatin New Territories Hong Kong

Your reference:

Our reference:

HKCEDD11/50/105174

Date:

10 August 2018

Attention: Mr Stanley Chan

BY EMAIL & POST (email: RE1@ktd-5a.com)

Dear Sirs

Agreement No. EDO 08/2018 Independent Environmental Checker (IEC) for CEDD Contract No. KL/2012/03 Kai Tak Development – Stage 4 infrastructure at former north apron area Verification of Monthly EM&A Report for July 2018

We refer to emails of 6, 9 and 10 August 2018 attaching a Monthly EM&A Report for July 2018 prepared by the ET.

We have no further comment and hereby verify the Report in accordance with Clause 3.3 of the Environmental Permit nos. EP-337/2009 and EP-344/2009.

Please do not hesitate to contact the undersigned or our Mr Nic Lam on 2618 2831 should you have any queries.

Yours faithfully ANEWR CONSULTING LIMITED

Lee

Independent Environmental Checker

LYMA/LHHN/WCKJ/csym

cc CEDD – Mr C K Choi (email: ckchoi@cedd.gov.hk) Cinotech – Dr Priscilla Choy (email: priscilla.choy@cinotech.com.hk)



TABLE OF CONTENTS

EX	ECUTIVE SUMMARY	1
	Introduction Environmental Monitoring Works Environmental Licenses and Permits Key Information in the Reporting Month Future Key Issues	1 2 2
1.	INTRODUCTION	3
	Background Project Organizations Construction Activities undertaken during the Reporting Month Summary of EM&A Requirements Status of Compliance with Environmental Permits Conditions	3 4 5
2.	AIR QUALITY	8
	Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Methodology and Quality Assurance and Quality Control (QA/QC) Procedure Results, Observations and Action/Limit Level Exceedance	8 9 9 e. 9
3.	NOISE	. 13
	Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Methodology and QA/QC Procedures Maintenance and Calibration Results, Observations and Action/Limit Level Exceedance	. 13 . 13 . 13 . 14 . 14
4.	COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS	. 16
5.	LANDSCAPE AND VISUAL	. 18
	Monitoring Requirements Results and Observations	
6.	ENVIRONMENTAL AUDIT	. 19
	Site Audits Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures Summary of Mitigation Measures Implemented Implementation Status of Event Action Plans Summary of Complaint, Warning, Notification of any Summons and Successful Prosecuti	. 19 . 20 . 20 . 22 . 22 ion
7.	FUTURE KEY ISSUES	

	Key Issues for the Coming Month Monitoring Schedule for the Next Month	
8.	CONCLUSIONS AND RECOMMENDATIONS	
	Conclusions	
	Recommendations	
	Effectiveness of Environmental Management	

LIST OF TABLES

	Table I	Breaches	of Action	and Limit	Levels for	the Project	in the Reportin	ng Month
--	---------	----------	-----------	-----------	------------	-------------	-----------------	----------

- Table IISummary Table for Key Information in the Reporting Month
- Table 1.1Key Project Contacts
- Table 1.2Construction Programme Showing the Inter-Relationship with Environmental
Protection/Mitigation Measures
- Table 1.3Air Quality and Noise Monitoring Stations for this Project
- Table 1.4Summary Table for Required Submission under EP No. EP-337/2009
- Table 1.5Summary Table for Required Submission under EP No. EP-344/2009
- Table 2.1Locations for Air Quality Monitoring
- Table 2.2Air Quality Monitoring Equipment
- Table 2.3
 Impact Dust Monitoring Parameters, Frequency and Duration
- Table 2.4
 Major dust source identified at the designated air quality monitoring stations
- Table 3.1Noise Monitoring Stations
- Table 3.2Noise Monitoring Equipment
- Table 3.3
 Noise Monitoring Parameters, Frequency and Duration
- Table 3.4
 Major noise source identified at the designated noise monitoring stations
- Table 3.5
 Baseline Noise Level and Noise Limit Level for Monitoring Stations
- Table 4.1Comparison of 1-hr TSP data with EIA predictions
- Table 4.2Comparison of 24-hr TSP data with EIA predictions
- Table 4.3
 Comparison of Noise Monitoring Data with EIA predictions
- Table 6.1
 Summary of Environmental Licensing and Permit Status
- Table 6.2Observations and Recommendations of Site Inspections for EP-337/2009
- Table 6.3Observations and Recommendations of Site Inspections for EP-344/2009
- Table 7.1Summary of the tentative program of major site activities, the impact prediction and
control measures for August and September 2018
- Table 8.1
 Examples of Mitigation Measures for Environmental Recommendations

LIST OF FIGURES

- Figure 1 Layout Plan of the Project Site
- Figure 2 Locations of Air Quality Monitoring Stations
- Figure 3 Locations of Construction Noise Monitoring Stations
- Figure 4 Locations of Wind Anemometer
- Figure 5 Management Structure

LIST OF APPENDICES

- A Action and Limit Levels for Air Quality and Noise
- B Copies of Calibration Certificates
- C Weather Information
- D Environmental Monitoring Schedules
- E 1-hour TSP Monitoring Results and Graphical Presentations
- F 24-hour TSP Monitoring Results and Graphical Presentations
- G Noise Monitoring Results and Graphical Presentations
- H Summary of Exceedance
- I Site Audit Summary
- J Event Action Plans
- K Environmental Mitigation Implementation Schedule (EMIS)
- L Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- M Summary of Waste Generation and Disposal Records
- N Construction Programme

EXECUTIVE SUMMARY

Introduction

- This is the 56th Monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2012/03 - Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area" (Hereafter referred to as "the Project"). This contract comprises the construction of Schedule 2 Designated Projects (DP) Road D2 & Sewage Pumping Station PS2 and PS NPS which forms a part of the works under two Environmental Permits (EP), EP-337/2009 and EP-344/2009. The title of the designated projects under Environmental Permit No.: EP-344/2009 is "New sewage pumping stations serving Kai Tak Development" and under Environmental Permit No.: EP-337/2009 is "New distributor roads serving the planned Kai Tak Development". This report documents the findings of EM&A Works conducted from 1 to 31 July 2018.
- 2. The major site activities undertaken in the reporting month included:
 - Daily Cleaning;
 - Finishing works, E&M work, Access Road Construction in PS2;
 - Site Clearance Works in DCS;
 - Road widening work, Pavement Construction in Sung Wong Toi Road;
 - Road works and Footpath Construction in Road D2;
 - Finishing works, E&M works and Access Road Construction in Portion 4 (NPS & Sewerage); and
 - Removal of excavated material in Portion 6.

Environmental Monitoring Works

- 3. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 4. Summary of the breaches of action and limit levels in the reporting month for the Project is tabulated in **Table I**.

Parameter	No. of Project-rela	Action Taken	
I al'ameter	Action Level	Limit Level	ACTION TAKEN
1-hr TSP	0	0	N/A
24-hr TSP	0	0	N/A
Noise	0	0	N/A

 Table I
 Breaches of Action and Limit Levels for the Project in the Reporting Month

1-hour & 24-hour TSP Monitoring

- 5. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 6. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

7. All construction noise monitoring was conducted as scheduled in the reporting month. One Noise Limit Level exceedance was recorded on 4th July 2018. Since the works at Road L19 was completed and to be handed over to Highways Department on 7th September 2017, the Limit Level exceedance was considered to be non-related to the Project.

Environmental Licenses and Permits

- 8. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, Environmental Permits No. EP-344/2009 and EP-337/2009 were issued on 23 April 2009.
- 9. Registration of Chemical Waste Producer (Waste Producer Number: 5213-286-K2958-05).
- 10. Water Discharge License (WT00020971-2015).

Key Information in the Reporting Month

11. Summary of complaint received, reporting changes and notifications of any summons and successful prosecutions in the reporting month is tabulated in **Table II**.

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0		N/A	N/A	
Reporting Changes	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

Table II Summary Table for Key Information in the Reporting Month

Future Key Issues

12. The future key environmental issues in the coming month include:

- 1. Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
- 2. Water spraying for dust generating activity and on haul road;
- 3. Proper storage of construction materials on site;
- 4. Storage of chemicals/fuel and chemical waste/waste oil on site;
- 5. Accumulation of general and construction waste on site;
- 6. Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site; and
- 7. Review and implementation of temporary drainage system for the surface runoff.

1. INTRODUCTION

Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 4 Infrastructure at Former North Apron Area is one of the construction stages of KTD. Schedule 2 DPs in this Project include new distributor roads serving the planned KTD and new sewage pumping stations serving the planned KTD. The general layout of the Project is shown in **Figure 1**.
- 1.2 Two Environmental Permits (EPs) No. EP-344/2009 and EP-337/2009 were also issued to the Permit Holder Civil Engineering and Development Department on 23 April 2009 for new sewage pumping stations serving the planned KTD and new distributor roads serving the planned KTD respectively.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to identify the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and recommend possible mitigation measures associated with the works. The EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 April 2009.
- 1.4 Cinotech Consultants Limited (Cinotech) is commissioned by Kwan On Construction Co., Ltd. (the Contractor) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2012/03 - Stage 4 Infrastructure at Former North Apron Area. The construction work under KL/2012/03 comprises the construction of Road D2 & Sewage Pumping Station PS2 and PS NPS which forms a part of the works under two EPs (EP-337/2009 and EP-344/2009).
- 1.5 The construction commencement of this Contract was on 1st December 2013 for Road D2, Sewage Pumping Station PS2 and PS NPS. This is the 56th Monthly EM&A report summarizing the EM&A works for the Project from 1 to 31 July 2018.

Project Organizations

- 1.6 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD).
 - The Engineer and the Engineer's Representative (ER) AECOM.
 - Environmental Team (ET) Cinotech Consultants Limited (CCL).
 - Independent Environmental Checker (IEC) ANewR Consulting Limited. (ANewR).
 - Contractor Kwan On Construction Co., Ltd. (Kwan On).

1.7 The key contacts of the Project are shown in **Table 1.1** and **Figure 5**.

Table 1.1	Table 1.1Key Project Contacts				
Party	Role	Contact Person	Position	Phone No.	Fax No.
CEDD	Project Proponent	Mr. C. K. Choi	Senior Engineer	2301 1174	2301 1277
AECOM	Engineer's	Mr. W. K. Leung	CRE	2798 0771	3013 8864
ALCOM	Representative	Mr. Jacky Pun	RE	2790 0771	3013 8804
			Environmental Team Leader	2151 2089	
Cinotech	Environmental Team	Ms. Ivy Tam	Project Coordinator and Audit Team Leader	2151 2090	3107 1388
ANewR	Independent Environmental Checker	Mr. Adi Lee	Independent Environmental Checker	2618 2831	3007 8648
				3689 7752	3689 7726
Kwan On	Kwan On Contractor Mr. Al		Site Agent	6146 6761 (H telephone nur	

Construction Activities undertaken during the Reporting Month

- 1.8 The site activities undertaken in the reporting month included:
 - Daily Cleaning;
 - Finishing works, E&M work, Access Road Construction in PS2;
 - Site Clearance Works in DCS;
 - Road widening work, Pavement Construction in Sung Wong Toi Road;
 - Road works and Footpath Construction in Road D2;
 - Finishing works, E&M works and Access Road Construction in Portion 4 (NPS & Sewerage); and
 - Removal of excavated material in Portion 6.
- 1.9 The construction programme showing the inter-relationship with environmental protection/mitigation measures is presented in **Table 1.2**.

Protection/Mitigation Measures			
Construction Works	Generated Major Environmental Impact	Control Measures	
Construction of superstructure of Pumping Station PS2 and NPS;	Dust, Water Quality, Waste Management	 Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; and On-site waste sorting and implementation of trip ticket system. 	
Backfilling between sewerage manholes 1K1_1 and FMH10_340 and construction of manhole FMH10_370a at L6;	Dust, Noise	 Use of quiet plant and well-maintained construction plant; and Properly cover the stockpiles; 	
Installation of precast unit and construction of in-situ portions of Box Culvert B6; Construction of jacking pits nos. 1 and 2; Installation of gas pipe at pit no. 10; Construction of washout chamber at pit no. 11;	Noise, Waste Management	 Use of quiet plant and well-maintained construction plant; and Provide hoarding. Good management and control on construction waste reduction 	
Construction of sewerage manhole FMH 10 at Bailey Street; Widening works of Sung Wong Toi Road.	Noise	 Use of quiet plant and well-maintained construction plant; and Provide hoarding. 	
Pipe laying from manhole SMH2204 to Box Culvert B6; Laying of rising mains from PS2 to chainage CHA-18; Pipe laying from stormwater manholes SMH1962 to SMH1963 and construction of manholes SMH1953 and SMH1963 at L6; Installation of DCS;	Noise, Water Quality	 Use of quiet plant and well-maintained construction plant; and Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall. 	

Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

Summary of EM&A Requirements

- 1.10 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event Action Plans;
- Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 1.12 This report presents the implementation of the EM&A programme for the Project from 1 to 31 July 2018.

1.13 Air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in **Table 1.3** (see **Figure 2 and 3** for their locations).

Locations	Monitoring Stations In accordance with EM&A Manual	Alternative Monitoring Stations
Air Quality Monitoring Stations		
AM2 - Lee Kau Yan Memorial School	Yes	AM2(A) – Ng Wah Catholic Secondary School
AM3 – Sky Tower	No	AM3(A) – Holy Trinity Bradbury Centre
AM4 – Grand Waterfront	No	AM4(A) – EMSD Workshop*
AM5 – CCC Kei To Secondary School	No	N/A^
AM6 – Site 1B4 (Planned)		N/A
Noise Monitoring Stations		
M6 – Holy Carpenter Primary School	No	M6(A) – Oblate Primary School
M7 – CCC Kei To Secondary School	Yes	N/A
M8 – Po Leung Kuk Ngan Po Ling College	Yes	N/A
M9 – Tak Long Estate	Yes	N/A
M10 – Site 1B4 (Planned)		N/A

Table 1.3	Air Quality and	Noise Monitoring	Stations for this Project
-----------	-----------------	-------------------------	----------------------------------

Remarks:

> "Yes" – Monitoring station is the same as that stated in EM&A Manual

No – Monitoring station is not the same as that stated in EM&A Manual. Request for carrying monitoring works at the monitoring stations stated in EM&A Manual was rejected by owner of premise. Alternative monitoring stations were proposed by the ET of Schedule 3 EIA and approved by the EPD.

 \rightarrow N/A – No alternative monitoring station is required.

*AM4(A) – EMSD Workshop was cancelled due to unsuccessful accessibility of the facility. 1-hr TSP monitoring was conducted at AM4(B) – Ma Tau Kok Road (next to EMSD workshop) temporarily and 24-hr TSP monitoring was conducted at AM4(C) – New Pumping Station under Contract No. KL/2012/03.

^AM5(A) – Po Leung Kuk Ngan Po Ling College was cancelled because no permission was granted from the premise. Air quality monitoring was carried out at AM5 – CCC Kei To Secondary School.

- 1.14 According to the Environmental Monitoring and Audit Manual (EM&A Manual) of the Kai Tak Development (KTD) Schedule 3 Environmental Impact Assessment (EIA) Report, the impact monitoring at the designated monitoring stations as required in KTD EM&A Manual under the EP, has been conducted in Environmental Monitoring Works for Kai Tak Development under Schedule 3 of KTD, which is on-going starting from December 2010, when the impact monitoring data under Schedule 3 of KTD were adopted for the Project.
- 1.15 Although Contract no. KLN/2013/16 under Schedule 3 of KTD has been superseded by KLN/2016/09 since early March 2017, the ET continued to adopt the impact monitoring data under Schedule 3 of KTD until appropriate new arrangement is agreed. The KLN/2016/09 impact environmental monitoring schedule is shown in **Appendix D**.

Status of Compliance with Environmental Permits Conditions

1.16 The status of required submission related to this Project under the Environmental Permits No. EP-337/2009 and EP-344/2009 is summarized in the **Table 1.4** and **Table 1.5** respectively:

Table 1.4	Summary	Table for Re	quired Submission	under EP No. EP-337/2009
-----------	---------	--------------	-------------------	--------------------------

EP Conditions	Submission	Submission Date	Remark
1.11	Notification of Commencement Date of Construction of Project	31 October 2013	For Road D2
2.3	Management Organization of Main Construction Companies	31 October 2013	For Contract No. KL/2012/03
2.4	Design Drawing(s) of the Project	28 October 2013	For Road D2
2.11	Landscape Mitigation Plan(s) for distributors road(s)	7 January 2014	For Road D2
2.12	As-built drawing(s) for the distributor road(s)	To be submitted at least one week before the commencement of operation of distributor road(s	
3.2	Baseline Monitoring Report	26 November 2010 (Part I) 24 December 2010 (Part II)	/
3.3	Four hard copies and one electronic copy of the Monthly EM&A Report No. 55 (June 2018)	12 July 2018	Monthly EM&A Report for Contract No. KL/2012/03

Table 1.5 Summary Table for Required Submission under EP No. EP-344/2009

EP Conditions	Submission	Submission Date	Remark
1.11	Notification of Commencement Date of Construction of Project	31 October 2013	For Pumping Station PS2 and PS NPS
2.3	Management Organization of Main Construction Companies	31 October 2013	For Contract No. KL/2012/03
2.4	Design Drawing(s) of the Project	28 October 2013	For Pumping Station PS2 and PS NPS
2.11	Landscape Mitigation Plan(s) for sewage pumping station(s)	7 January 2014	For Pumping Station PS2 and PS NPS
2.12	As-built drawing(s) for the sewage pumping station (s)	To be submitted at least one week before the commencement of operation of distributor road(s	
3.2	Baseline Monitoring Report	26 November 2010 (Part I) 24 December 2010 (Part II)	/
3.3	Four hard copies and one electronic copy of the Monthly EM&A Report No. 55 (June2018)	12 July 2018	Monthly EM&A Report for Contract No. KL/2012/03

2. AIR QUALITY

Monitoring Requirements

2.1 According to EM&A Manual under the Eps, 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

2.2 Five designated monitoring stations were selected for air quality monitoring programme. Impact dust monitoring was conducted at four of the air quality monitoring stations (AM2, AM3(A), AM4(C) and AM5. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Monitoring Stations	Locations	Location of Measurement
AM2	Lee Kau Yan Memorial School	Rooftop (about 8/F) Area
AM2(A)	Ng Wah Catholic Secondary School	Rooftop (about 8/F) Area
AM3(A)	Holy Trinity Bradbury Centre	Rooftop (about 8/F) Area
AM4(C)	New Pumping Station	Rooftop (about 6/F) Area
AM5	CCC Kei To Secondary School	Rooftop (about 10/F) Area
#AM6	PA 15	Site 1B4 (Planned)

 Table 2.1
 Locations for Air Quality Monitoring

Remarks: # The impact monitoring at these locations will only be carried out until the sensitive receivers at the building are resided.

Monitoring Equipment

2.3 **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates and laboratory accreditation are attached in **Appendix B**.

 Table 2.2
 Air Quality Monitoring Equipment

Equipment	Model and Make	Quantity
Calibrator	TE-5025A	1
1-hour TSP Dust Meter	Laser Dust Monitor – Model LD-3, LD-3B/ Hal-HPC300/ 301	3
HVS Sampler	TE-5170X	4
Wind Anemometer	Davis Weather Monitor, Vantage Pro2	1

Monitoring Parameters, Frequency and Duration

2.4 Table 2.3 summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

Table 2.3Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency
1-hr TSP	At least three times every 6 days
24-hr TSP	At least once every 6 days

Monitoring Methodology and Quality Assurance and Quality Control (QA/QC) Procedure

1-hour TSP Monitoring

Measuring Procedures

- 2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
 - The 1-hour dust meter is placed at least 1.3 meters above ground.
 - Set POWER to "ON" and make sure that the battery level was not flash or in low level.
 - Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
 - Push the knob at MEASURE position.
 - Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
 - Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
 - Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

Maintenance/Calibration

- 2.6 The following maintenance/calibration was required for the direct dust meters:
 - Check and calibrate the meter by High-Volume Sampler (HVS) to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

2.7 High volume samplers (HVS) (Model GMWS-2310 Accu-Vol) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

Operating/Analytical Procedures

- 2.8 Operating/analytical procedures for the operation of HVS were as follows:
 - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
 - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
 - No furnaces or incineration flues were nearby.
 - Airflow around the sampler was unrestricted.
 - The sampler was more than 20 meters from the drip line.
 - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the 24-hour TSP sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For 24-hour TSP sampling, fiberglass filters having a collection efficiency of $\ge 99\%$ for particles of 0.3µm (DOP) diameter were used.
- 2.11 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.

- 2.12 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.14 The shelter lid was closed and secured with the aluminum strip.
- 2.15 The timer was then programmed so that the TSP will be sampled for 24 hours. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.16 After completion of sampling, the filter was removed and sent to Wellab Ltd., which is accredited under HOKLAS for laboratory analysis. The elapsed time was also recorded.
- 2.17 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning temperature should be between 25°C and 30°C and not vary by more than $\pm 3^{\circ}$ C; the relative humidity (RH) should be < 50% and not vary by more than $\pm 5\%$. A convenient working RH is 40%.

Maintenance/Calibration

- 2.18 The following maintenance/calibration was required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using G25A Calibration Kit throughout all stages of the air quality monitoring.
 - Orifice Transfer Standards were calibrated at yearly intervals throughout all stages of the air quality monitoring.

Results, Observations and Action/Limit Level Exceedance

- 2.19 All other 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.20 All other 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.21 This weather information for the reporting month is summarized in Appendix C.
- 2.22 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.23 The summary of exceedance record in the reporting month is shown in **Appendix H**. No exceedance in Action/Limit Levels of 1-hour and 24-hour TSP was recorded for the air

quality monitoring.

2.24 According to our field observations, the major dust source identified at the designated air quality monitoring stations is as follows:

Table 2.4Major dust source identified at the designated air quality monitoringstations

Station	Major Dust Source
AM2 – Lee Kau Yan Memorial School	Road Traffic Dust
	Exposed site area and open stockpiles
	Site vehicle movement
AM2(A) – Ng Wah Catholic Secondary	Road Traffic Dust
School	Exposed site area and open stockpiles
	Excavation works
	Site vehicle movement
AM3(B) – Family Planning Association	Road Traffic Dust
of Hong Kong	Exposed site area
	Excavation works
	Site vehicle movement
AM4(C) – New Pumping Station under	Site vehicle movement
Contract No. KL/2012/03	
AM5 – CCC Kei To Secondary School	Road Traffic Dust

3. NOISE

Monitoring Requirements

3.1 According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis to conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

- 3.2 Five designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at four designated monitoring stations (M6, M7, M8 and M9). **Figure 3** shows the locations of these stations.
- 3.3 Construction noise monitoring at Station M6 Holy Carpenter Primary School was rejected by the premise owner on 6th October 2014. The monitoring station has been relocated at a proposed alternative noise monitoring station M6(A) Oblate Primary School since 10th October 2014 to carry out the monitoring works.

Monitoring Stations	Locations	Location of Measurement
*M6(A)	Oblate Primary School	Rooftop (about 7/F) Area
M7	CCC Kei To Secondary School	Rooftop (about 8/F) Area
M8	Po Leung Kuk Ngan Po Ling College	Staircase Area (about 9/F)
M9	Tak Long Estate	Car Park Building (about 2/F)
#M10	Site 1B4 (Planned)	-

Table 3.1Noise Monitoring Stations

Remarks:

* Alternative noise monitoring station for M6 – Holy Carpenter Primary School from 10th October 2014 onwards

The impact monitoring at these locations will only be carried out until existence of the sensitive receiver at the building.

Monitoring Equipment

3.4 **Table 3.2** summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

Table 3.2Noise Monitoring Equipment

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	SVANTEK SVAN 955/957/977 &	4
	BSWA 801	-
Calibrator	SVAN 30A	2

Monitoring Parameters, Frequency and Duration

3.5 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

Monitoring Stations	Parameter	Period	Frequency	Type of Measurement
M7 M8 M9	$\begin{array}{c} L_{10}(30 \text{ min.}) \text{ dB}(A) \\ L_{90}(30 \text{ min.}) \text{ dB}(A) \\ L_{eq}(30 \text{ min.}) \text{ dB}(A) \end{array}$	0700-1900 hrs on normal weekdays	Once per week	Façade ^(*)
M6(A)	L ₁₀ (30 min.) dB(A) L ₉₀ (30 min.) dB(A) L _{eq} (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week	Free Field ^(*)

(*) Refer to bullet point 1 and 2 in the following section.

Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was set on a tripod at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
- For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels was adjusted with a correction of +3 dB(A).
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - frequency weighting : A
 - _ time weighting : Fast
 - time measurement : 30 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L_{eq} , L_{90} and L_{10} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

Maintenance and Calibration

- 3.6 The microphone head of the sound level meter and calibrator was cleaned with a soft cloth at quarterly intervals.
- 3.7 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.8 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Results, Observations and Action/Limit Level Exceedance

- 3.9 All construction noise monitoring was conducted as scheduled in the reporting month. One Noise Limit Level exceedance was recorded on 4th July 2018. Since the works at Road L19 was completed and to be handed over to Highways Department on 7th September 2017, the Limit Level exceedance was considered to be non-related to the Project.
- 3.10 The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.4**.
- 3.11 Noise monitoring results and graphical presentations are shown in Appendix G.
- 3.12 The major noise source identified at the designated noise monitoring stations is as follows:

Monitoring Stations	Locations	Major Noise Source
M6(A)	Oblate Primary School	Road and marine traffic Noise
M7	CCC Kei To Secondary School	Road and marine traffic Noise
M8	Po Leung Kuk Ngan Po Ling College	Excavation works at the site (Contract No.: 1/WSD/14(K)) facing Po Leung Kuk Ngan Po Ling College
M9	Tak Long Estate	Road paving and asphalt paving works

Table 3.4Major noise source identified at the designated noise monitoring stations

Table 3.5Baseline noise level and noise limit level for monitoring stations

Monitoring	Baseline Noise Level, dB (A)	Noise Limit Level, dB (A)
Stations		
M6(A)	63.9 (at 0700 – 1900 hrs on normal weekdays)	
М7	68.7 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)
M8	61.9 (at 0700 – 1900 hrs on normal weekdays)	
M9	59.9 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)

(*) Noise Limit Level is 65 dB(A) during school examination periods.

4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 According to Section 16.1.6 (vi) of the EM&A Manual, the EM&A data were compared with the EIA predictions as summarized in **Table 4.1** to **4.3** below.

Station	Predicted 1-hr TSP conc.			
	Scenario1 (Mid 2009 to	Scenario2 (Mid 2013 to	▲	ng Month .8), μg/m3
	Mid 2013), µg/m3	Late 2016), µg/m3	Average	Range
AM2 – Lee Kau Yan Memorial School	290	312	158.2	86.0 - 220.2
AM3(A) - Holy Trinity Bradbury Centre (Alternative station for Sky Tower)	217	247	128.7	81.5 – 194.2
AM4(C) – New Pumping Station	N/A	N/A	221.5	164.3 – 286.5
AM5– CCC Kei To Secondary School	159	221	164.9	93.9 - 237.4

Table 4.1Comparison of 1-hr TSP data with EIA predictions

Table 4.2	Comparison of 24-hr TSP data with EIA predictions
-----------	---

Station	Predicted 24-hr TSP conc.			
	Scenario1 (Mid 2009 to	Scenario2 (Mid 2013 to		ng Month .8), μg/m3
	Mid 2013), µg/m3	Late 2016), µg/m3	Average	Range
AM2(A) – Ng Wah Catholic Secondary School (Alternative station for Lee Kau Yan Memorial School)	145	169	32.8	22.5 – 47.1
AM3(B) – Family Planning Association of Hong Kong	N/A	N/A	48.7	23.2 - 74.7
AM4(C) – New Pumping Station	N/A	N/A	48.5	37.3 - 71.2
AM5 – CCC Kei To Secondary School	103	128	22.3	18.0 - 27.1

Stations	Predicted Mitigated Construction Noise Levels during Normal Working Hour (L _{eq (30min)} dB(A))	Reporting Month (Jul 2018), L _{eq (30min)} dB(A)
M6(A) - Oblate Primary School ^	N/A	50.6 - 63.2
M7 - CCC Kei To Secondary School	45 - 68	63.4 - 69.1
M8 - Po Leung Kuk Ngan Po Ling College	44 - 70	57.7 – 71.9
M9 – Tak Long Estate	Not predicted in EIA Report	54.5 - 64.9

1 able 4.3 Comparison of Noise Monitoring Data with LIA Districtions	Table 4.3	Comparison of Noise Monitoring Data with EIA predictions
--	-----------	---

(^) Alternative noise monitoring station for M6 – Holy Carpenter Primary School from 10th October 2014 onwards.

- 4.2 The averages of 1-hour TSP concentrations in all stations in the reporting month were above the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.3 The averages of 24-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.4 The range of noise level monitoring at all stations in the reporting month were slightly above the prediction in the approved Environmental Impact Assessment (EIA) Report. One Noise Limit Level exceedance was recorded on 4th July 2018. Since the works at Road L19 was completed and to be handed over to Highways Department on 7th September 2017, the Limit Level exceedance was considered to be non-related to the Project.

5. LANDSCAPE AND VISUAL

Monitoring Requirements

5.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's activities during the construction period on a weekly basis, and to report on the contractor's performance.

Results and Observations

- 5.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix I**.
- 5.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.4 In accordance with the Action Plan presented in **Appendix J**, no corrective actions were required in the reporting month.

6. ENVIRONMENTAL AUDIT

Site Audits

- 6.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 6.2 Site audits were conducted on 6, 13, 18 and 27 July 2018 in the reporting month. IEC site inspection was conducted on 18 July 2018. No non-compliance was observed during the site audits.

Status of Environmental Licensing and Permitting

6.3 All permits/licenses obtained for the Project are summarized in Table 6.1.

Permit No.	Valid Period		Details	Status
From To		Details	Status	
Environmental Perm	it (EP)			
EP-337/2009	23/04/09	N/A	Construction of new distributor roads serving the planned Kai Tak development.	Valid
EP-344/2009	23/04/09	N/A	Construction of a new sewage pumping station serving the planned Kai Tak development with installed capacity of more than 2,000 m ³ per day and a boundary of which is less than 150m from an existing or planned residential area or educational institution.	Valid
Effluent Discharge License				
WT00020971-2015	22/04/15	21/04/20	21/04/20 Discharge License for the discharge of wastewater from the construction site including contaminated surface run-off to the communal storm water drain	
Registration of Chemical Waste Producer				
5213-286-K2958-05			Registration of chemical waste producer for chemical waste produced during construction of Stage 4 at former North Apron Area Infrastructure.	Valid

Table 6.1Summary of Environmental Licensing and Permit Status

Status of Waste Management

- 6.4 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix M**.
- 6.5 In respect of the dump truck cover, the Contractor is advised to take record photos and inspection to ensure that the skips of all dump trucks have been fully covered before leaving the site.

Implementation Status of Environmental Mitigation Measures

6.6 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Table 6.2.

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality			
Air Quality			
Noise			
Waste/Chemical Management			
Landscape and Visual			
Permits /Licences			

 Table 6.2
 Observations and Recommendations of Site Inspections for EP-337/2009

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	29 th June 2018	<u>Reminder:</u> Drainage was observed to be blocked. The debris and rubbish should be removed.	The debris and rubbish was removed on 6 th July 2018.
water Quality	6 th July 2018	Observation: The debris and litters should be removed within the U-channel to avoid blockage of drainage system.	The debris and litters were removed on 13 th July 2018.
	29 th June 2018	<u>Reminder:</u> Dusty material should be removed to prevent dust generation.	The duty material was removed on 6 th July 2018.
	29 th June 2018	<u>Reminder:</u> Stockpile should be covered completely and properly by impervious sheeting.	The stockpile was covered properly on 6 th July 2018.
Air Quality	6 th July 2018	<u>Reminder:</u> The stockpile should be covered by impervious material properly to avoid dust generation	Stockpile was covered properly on 13 th July 2018.
	13 th July 2018	Reminder: Stockpile should be covered completely by impervious material for dust suppression.	Remarked on 18 th July 2018 for further following up.
	18 th July 2018	Observation: Dusty Stockpile should be covered by impervious material properly.	Dusty stockpile was removed on 27 th July 2018.
	27 th July 2018	Observation: The NRMM label should be displayed at the conspicuous position of PME.	This item will be followed up in the next reporting month.
Noise			
Waste/Chemical Management	29 th June 2018	<u>Reminder:</u> Chemical containers should be stored in drip tray or designated area to prevent leakage.	No chemical container was placed on the ground on 6 th July.
	6 th July 2018	<u>Reminder:</u> General refuse should be disposed regularly to avoid accumulation.	General refuse has been removed on 13 th July 2018.
Landscape and Visual			
Permits /Licences			

Table 6.3	Observations and Recommendations of Site Inspections for EP-344/2009
-----------	---

Summary of Mitigation Measures Implemented

6.7 The monthly IEC audit was carried out on 18 July 2018, the observations were recorded and they are presented as follows:

Follow up of last monthly audit:

• The contractor has carried out proper rectification.

Observation(s) in the reporting month:

- Open stockpile was left uncovered. The Contractor was requested to cover the open stockpile properly
- 6.8 An updated summary of the EMIS is provided in **Appendix K**.

Implementation Status of Event Action Plans

6.9 The Event Action Plans for air quality, noise and landscape and visual are presented in **Appendix J**.

<u>1-hr TSP Monitoring</u>

6.10 No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

6.11 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

6.12 One Noise Limit Level exceedance was recorded on 4th July 2018. Since the works at L19 Road was completed and to be handed over to Highways Department on 7th September 2017, the Limit Level exceedance was considered to be non-related to the Project.

Landscape and visual

6.13 No non-compliance was recorded in the reporting month.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

6.14 No environmental complaint and environmental prosecution was received in the reporting month. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project are presented in **Appendix L**.

7. FUTURE KEY ISSUES

- 7.1 Major site activities undertaken for the coming two months include:
 - Daily Cleaning;
 - Finishing works, E&M work and Access Road Construction in PS2;
 - Site Clearance works in DCS;
 - Road widening works and Pavement Construction at Sung Wong Toi Road;
 - Finishing works and E&M works and Access Road Construction in Portion 4 (NPS & Sewerage); and
 - Removal of excavated materials in Portion 6
- 7.2 The tentative construction program for the Project is provided in **Appendix N.**

Key Issues for the Coming Month

- 7.3 Key environmental issues in the coming month include:
 - 1. Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - 2. Water spraying for dust generating activity and on haul road;
 - 3. Proper storage of construction materials on site;
 - 4. Storage of chemicals/fuel and chemical waste/waste oil on site;
 - 5. Accumulation of general and construction waste on site;
 - 6. Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site; and
 - 7. Review and implementation of temporary drainage system for the surface runoff.
- 7.4 The tentative program of major site activities and the impact prediction and environmental mitigation measures for the coming two months, i.e. August and September 2018 are summarized as follows:

Table 7.1	Summary of the tentative program of major site activities, the impact prediction
	and control measures for August and September 2018

Construction Works	Major Impact Prediction	Control Measures
	Air quality impact	a) Frequent watering of haul road and unpaved/exposed
	(dust)	areas;
		b) Frequent watering or covering stockpiles with tarpaulin or similar means; and
		c) Watering of any earth moving activities.
As mentioned in Section 7.1	Water quality impact (surface run-off)	 d) Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; e) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; f) Provision of site boundary bund such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and g) Provision of measures to prevent discharge into the stream.
	Noise Impact	 h) Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; i) Controlling the number of planta use on site.
		i) Controlling the number of plants use on site;j) Regular maintenance of machines; and
		k) Use of acoustic barriers if necessary.

Monitoring Schedule for the Next Month

7.5 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

8. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

8.1 Environmental monitoring works required under the EM&A Manual were performed in the reporting month and all monitoring results were checked and reviewed.

1-hr TSP Monitoring

8.2 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. 1-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.

24-hr TSP Monitoring

8.3 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. 24-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report

Construction Noise Monitoring

8.4 All construction noise monitoring was conducted as scheduled in the reporting month. The construction noise levels in all stations in the reporting month were slightly above the range of predicted mitigated construction noise levels in the approved Environmental Impact Assessment (EIA) report. One Noise Limit Level exceedance was recorded on 4th July 2018. Since the works at Road L19 was completed and to be handed over to Highways Department on 7th September 2017, the Limit Level exceedance was considered to be non-related to the Project.

Complaints, Notification of any Summons and Prosecution Received

8.5 No environmental complaint and environmental prosecution was received in the reporting month. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project are presented in **Appendix L**.

Recommendations

8.6 According to the environmental audit performed in the reporting month, the following recommendations were made:

Air Quality Impact

- To implement dust suppression measures on all haul roads, stockpiles, dry surfaces and excavation works.
- To mitigate the dust generation by adequate water spraying on dry days.

Noise Impact

- To inspect the noise sources inside the site.
- To disperse the locations of noisy equipments and position the equipments as far away as possible from sensitive receivers.
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.

Water Impact

- To prevent any surface runoff discharge into any stream course.
- To review and implement temporary drainage system.
- To identify any wastewater discharges from site.
- To ensure properly maintenance for de-silting facilities.
- To clear the silt and sediment in the sedimentation tanks.
- To review the capacity of de-silting facilities for discharge.
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge.

Waste/Chemical Management

- To check for any accumulation of waste materials or rubbish on site.
- To ensure the performance of sorting of C&D materials at source (during generation);
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the site.
- To provide proper storage area or drip trays for oil containers/ equipment on site.
- To avoid improper handling or storage of oil drum on site.


Landscape and Visual

- To protect the existing trees to be retained.
- To transplant the trees unavoidably affected by the works.
- To control of night-time lighting.
- To provide decorative screen hoarding.
- To complete landscape works at site area as early as possible.

Effectiveness of Environmental Management

- 8.7 The above recommendations and the recommended mitigation measures in the EM&A Manual were carried out by the Contractor during construction. No non-compliance was recorded during the environmental site inspections as shown in **Appendix I**.
- 8.8 The effectiveness of environmental management is satisfactory as the above recommendations are met. Some of the examples of mitigation measures for the following recommendations are given in **Table 8.1** below.
 - Surface runoff discharge into any stream course is prevented;
 - Provision of sedimentation facilities after identification of wastewater discharges from site;
 - Discharge or accidental spillage of chemical waste or oil directly from the site is avoided;
 - Improper handling or storage of oil drum on site is avoided;
 - The existing trees to be retained are protected; and
 - Night-time lighting is controlled.

Table 8.1 Examples of Mitigation Measures for Environmental Recommendations



FIGURES

APPENDIX A ACTION AND LIMIT LEVELS

Appendix A - Action and Limit Levels

Loca	ation	Action Level, μg/m ³	Limit Level, µg/m ³
Al	M2	346	
AM	3(A)	351	500
AM	4(C)	371	500
Al	M5	345	

Table A-1Action and Limit Levels for 1-Hour TSP

Table A-2	Action and Limit Levels for 24-Hour TSP

Location	Action Level, µg/m ³	Limit Level, µg/m ³
AM2(A)	157	
AM3(B)	167	260
AM4(C)	187	- 260
AM5	156	

Table A-3 Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. *70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B COPIES OF CALIBRATION CERTIFCATES



WELLAB LIMITED Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	29026
Date of Issue:	2018-06-11
Date Received:	2018-06-08
Date Tested:	2018-06-08
Date Completed:	2018-06-11
Next Due Date:	2018-08-10
Page:	1 of 1

ATTN:

Mr. W. K. Tang

Certificate of Calibration

Item for Calibration:	
Description	: Handheld Particle Counter
Manufacturer	: Hal Technology
Model No.	: Hal-HPC301
Serial No.	: 3011701019
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 5 minutes
Equipment No.	: A-27-01
Test Conditions:	
Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor	(CF)	1.226	

.

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PÁTRICK TSE Laboratory Manager



WELLAB LIMITED Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	29026A
Date of Issue:	2018-06-11
Date Received:	2018-06-08
Date Tested:	2018-06-08
Date Completed:	2018-06-11
Next Due Date:	2018-08-10
Page:	1 of 1

ATTN:

Mr. W. K. Tang

Certificate of Calibration

Item for Calibration:	
Description	: Handheld Particle Counter
Manufacturer	: Hal Technology
Model No.	: Hal-HPC301
Serial No.	: 3011701016
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 5 minutes
Equipment No.	: A-27-03
Test Conditions:	
Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	1.239
-------------------------	-------

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



WELLAB LIMITED Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	29026C
Date of Issue:	2018-06-11
Date Received:	2018-06-08
Date Tested:	2018-06-08
Date Completed:	2018-06-11
Next Due Date:	2018-08-10
Page:	1 of 1

ATTN:

Mr. W. K. Tang

Certificate of Calibration

Item for Calibration:	
Description	: Handheld Particle Counter
Manufacturer	: Hal Technology
Model No.	: Hal-HPC301
Serial No.	: 3011701012
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 5 minutes
Equipment No.	: A-27-07
Test Conditions:	
Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	1.239

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



WELLAB LIMITED Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	C/N/170915A
Date of Issue:	2017-09-18
Date Received:	2017-09-15
Date Tested:	2017-09-15
Date Completed:	2017-09-18
Next Due Date:	2018-09-17
Page:	1 of 1

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 955
Serial No.	: 12563
Microphone No.	: 34377
Equipment No.	: N-08-03

Test conditions:

Room Temperatre Relative Humidity : 22 degree Celsius : 60%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



WELLAB LIMITED Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.R. Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

2018-08-27

1 of 1

TEST REPORT

APPLICANT:	Cinotech Consultants Limited	Test Report No .:	C/N/170825
	Room 1710, Technology Park,	Date of Issue:	2017-08-28
	18 On Lai Street,	Date Received:	2017-08-25
	Shatin, NT, Hong Kong	Date Tested:	2017-08-25
	-	Date Completed:	2017-08-28

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 957
Serial No.	: 21455
Microphone No	: 43730
Equipment No.	: N-08-07
Test conditions:	
Room Temperat	re : 23 degree Celsius
Relative Humid	ity : 60 %

Next Due Date:

Page:

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



WELLAB LIMITED Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	C/N/170915C
Date of Issue:	2017-09-18
Date Received:	2017-09-15
Date Tested:	2017-09-15
Date Completed:	2017-09-18
Next Due Date:	2018-09-17
Page:	1 of 1

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 977
Serial No.	: 45482
Microphone No.	: 63626
Equipment No.	: N-08-14

Test conditions:

Room Temperatre Relative Humidity : 22 degree Celsius : 60%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager WELLAB 匯 Testing & Research 力 WELLAB LIMITED Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

2018-12-17

1 of 1

TEST REPORT

APPLICANT:Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong KongTest Report No.:C/N/171215
Date of Issue:
2017-12-18
Date Received:
2017-12-15
Date Tested:
2017-12-15
Date Completed:
2017-12-18

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Description Manufacturer Model No. Serial No. Equipment No. : Sound & Vibration Analyser : BSWA : BSWA 801 : 35924 : N-13-01

Page:

Next Due Date:

Test conditions:

Room Temperatre Relative Humidity : 20 degree Celsius : 64%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



WELLAB LIMITED Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

	TEST	REPOR	Т		
APPLICANT:	LICANT: Cinotech Consultants Limited Room 1710, Technology Park,		Test Report No.:	C/N/170929	
			Date of Issue:	2017-09-30	
	18 On Lai Street,		Date Received:	2017-09-29	
	Shatin, NT, Hong Kong	Ş	Date Tested:	2017-09-29	
			Date Completed:	2017-09-30	
			Next Due Date:	2018-09-29	
ATTN:	Mr. W.K. Tang		Page:	1 of 1	
Item for calibra	tion:				
I	Description	: Acoustic	al Calibrator		
1	Manufacturer	: SVANTE	EK		
n	Model No.	: SV30A			
S	Serial No.	: 24803			
F	Equipment No.	: N-09-03			

Test conditions:

Room Temperatre Relative Humidity : 21 degree Celsius : 60 %

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

alille

PATRICK TSE Laboratory Manager



WELLAB LIMITED Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT					
APPLICANT:	Cinotech Consultants Limited Room 1710, Technology Park,		Test Report No.: Date of Issue:	C/N/170929B 2017-09-30	
	18 On Lai Street,		Date Received:	2017-09-29	
	Shatin, NT, Hong Kong	,	Date Tested:	2017-09-29	
			Date Completed: Next Due Date:	2017-09-30 2018-09-29	
ATTN:	Mr. W.K. Tang		Page:	1 of 1	
Item for calibra	tion:				
I	Description	: Acoustic	al Calibrator		
1	Manufacturer	: SVANTE	EK		
r	Model No.	: SV30A			
S	Serial No.	: 24780			
ł	Equipment No.	: N-09-05			
Test conditions:					
F	Room Temperatre	: 21 degree	e Celsius		

Relative Humidity

: 21 degree Celsius : 60 %

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	$94.0 \pm 0.1 \text{ dB}$
At 114 dB SPL	114.0	$114.0 \pm 0.1 \text{ dB}$

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager



File No. MA13056/13/0006

Station	ation AM2(A) - Ng Wah Catholic Secondary School					
Date:	17-May-18	_	Next Due Date:	16-Jul-18	Operator:	MH
Equipment No.:	A-01-13	_	Model No.:	TE-5170	Serial No.:	1352
			Ambient (Condition		
Temperatu	ire, Ta (K)	305.2	Pressure, Pa (mmHg)	759.3	
)			

 And the state of the second s Second second s Second second se Second second sec		riffice 1 ransfer S	tandard Informa	tion sectors and the sector of the sectors of the s	2012년 일상	
Serial No.	2896	Slope, mc	0.0585	Intercept, bc	-0.00045	
Last Calibration Date:	13-Feb-18	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$				
Next Calibration Date:	13-Feb-19	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc				

	en en fregerikeren bereitigen, die	Calibration (of TSP Sampler	, en ser en sen en ser estas	방법을 물을 가 한 것이 들었는 것을 수 없는 것을 수 있는 것을 수 있다. 않는 것을 것을 것을 것을 것을 수 있는 것을 수 있다. 않는 것을 수 있는 것을 수 있는 것을 것을 수 있는 것을 수 있는 것을 수 있는 것을 수 있다. 않는 것을 것을 것을 것을 것 같이 않는 것을 것 같이 않는 것을 것 않는 것을 것 않는 것을 것 않는 것 않는 것 않는 것	
Calibration		Orfice		HVS		
Point	∆H (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/760) x (298/Ta)] ^{1/2} Y-axis	
1	12.6	3.51	59.91	8.0	2.79	
2	10.8	3.25	55.46	6.8	2.58	
3	8.0	2.79	47.74	4.9	2.19	
4	5,4	2.30	39.22	3.3	1.79	
5	3.4	1.82	31.12	2.3	1.50	
Slope , mw =			Intercept, bw =	0.0433		
Correlation c	oefficient* =	0.9982), check and recalibrate.	Intercept, bw =	0.0433		
Correlation c	oefficient* =	0.9982), check and recalibrate.	Intercept, bw = - Calculation	0.0433		
Correlation c *If Correlation C	oefficient* = Coefficient < 0.990	0.9982), check and recalibrate.	-	0.0433		
Correlation c *If Correlation C From the TSP Fi	oefficient* = Coefficient < 0.990	0,9982), check and recalibrate. Set Point	-	0.0433		
Correlation c *If Correlation C From the TSP Fi	oefficient* = Coefficient < 0.990	0.9982), check and recalibrate. Set Point urve, take Qstd = 43 CFM	Calculation			

Remarks:

hei Conducted by: <u>UB Mar 42</u> Signature: Date: 2018 Checked by: W K Jang Signature: Kusan 2018 Date:



File No. MA13056/13/0007

.

Station	AM2(A) - Ng Wah C	atholic Secondary School				
Date:	14-Jul-18	Next Due Date:	13-Sep-18	Operator:	MH	
Equipment No.:	A-01-13	Model No.:	TE-5170	Serial No.:	1352	

		Ambient Condition	
Temperature, Ta (K)	299.3	Pressure, Pa (mmHg)	755.8

Orifice Transfer Standard Information					
Serial No.	2896	Slope, mc	0.0585	Intercept, bc	-0.00045
Last Calibration Date:	13-Feb-18	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$			
Next Calibration Date:	13-Feb-19		$Qstd = \{ [\Delta H] \}$	x (Pa/760) x (298/Ta)] ^{1/2} -bc}	/ mc

		Calibration (of TSP Sampler		
Calibration	Calibration				HVS
Point	∆H (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/760) x (298/Ta)] ^{1/2} Y-axis
1	12.5	3.52	60.12	7.9	2.80
2	10.9	3.29	56.14	6.8	2.59
3	7.8	2.78	47.49	5.2	2.27
4	5.5	. 2.33	39.88	3.4	1.83
5	3.3	1.81	30.89	2.1	1.44
Slope , mw = Correlation of *If Correlation (oefficient* =	0.9983 0, check and recalibrate.	Intercept, bw = _	0.0099	•
		Set Point	Calculation	a gir ne a reelen.	
From the TSP F	ield Calibration C	urve, take Qstd = 43 CFM			
From the Regres	ssion Equation, the	e "Y" value according to			
		$\mathbf{m}\mathbf{w} \ge \mathbf{Q}\mathbf{s}\mathbf{t}\mathbf{d} + \mathbf{b}\mathbf{w} = [\Delta \mathbf{W}]$	V x (Pa/760) x (2	298/Ta)] ^{1/2}	
Therefore, S	et Point; W = (m	w x Qstd + bw 2 x (760 / Pa) x (Ta / 298) =	4.07	

Remarks:

	1		
Conducted by: 12 Mars HEL Signature:	hli	Date:	14/7/2018
Checked by: WK-7ang Signature:	Kupt	Date:	14/7/2018
·			



						File No.	MA13056/16/0004
Station	AM3(B) - Hong	Kong Family Plar	ning Association	Operator	. <u>MH</u>		
Date:	21-May-18			Next Due Date:	e:20-Jul-18		
Equipment No.:	A-01-16	- 100 L 10	Serial No		3456		
			Ambient	Ambient Condition			
Temperatu	Temperature, Ta (K)305.9Pressure, Pa (mmHg)758.5						
		Oı	ifice Transfer St	andard Inform	ation		
Serial	No.	2896	Slope, mc	0.0585	Intercept	, bc	-0.00045
Last Calibra	ation Date:	13-Feb-18		mc x Qstd + l	ос = [∆H x (Pa/76	0) x (298/Ta))] ^{1/2}
Next Calibr	ation Date:	13-Feb-19		Qstd = {[ΔH :	x (Pa/760) x (298/	[Ta)] ^{1/2} -bc} /	mc
			Calibration of	TSP Sampler			
Calibration		Ori	ĩce			HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/760)) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[∆W x (Pa	/760) x (298/Ta)] ^{1/2} Y-axis
1	12.7	3	.51	60.04	7.8		2.75
2	9.9		.10	53.01	6.1		2.44
3	8.0	1	.79 ,	47.66	5.0		2.20
4	5.4	2	.29	39.16	3.5		1.84
5	3.3	1	.79	30.61	2.0		1.39
By Linear Regr Slope , mw = Correlation co *If Correlation C	0.0456 pefficient* =	. 0.9	991	Intercept, bw -	0.0242	2	
		o, oneon una reed					
				Calculation			
From the TSP Fie							
From the Regress	sion Equation, th	e "Y" value accor	ding to				
			std + bw = $ \Delta W $	w (Da/760) w (2)	00/Tali ^{1/2}		
		шүүх ү	<u>sta</u> τ μιν [Διν	x (1 a/ /00) x (2	56/1a)j		
Therefore, Se	et Point; W = (m	w x Qstd + bw $)^2$	x (760 / Pa) x (1	Га / 298) =	4.05		
Remarks:							
							E .
Conducted by: Checked by:	LEE MARI HEZ	Signature:	hu	<u> </u>]	Date: _	21/5/2018
Checked by:	which Tang	Signature:	<u>/(w</u>	m]	Date:	21/5/2018
	U						

CINOTECH

File No MA13056/16/0005

~							MA13056/16/0005
Station	-	Kong Family Plan		,			
Date:	20-Jul-18	· · · · · ·			19-Sep-18		
Equipment No.:	A-01-16			Serial No.			
			Ambient	Condition			
Temperati	ure, Ta (K)	302.7	Pressure, Pa	a (mmHg)		757.7	
		Or	ifice Transfer St	andard Inform	ation		
Seria	1 No.	2896	Slope, mc	0.0585	Intercept	bc	-0.00045
Last Calibr		13-Feb-18			$bc = [\Delta H \times (Pa/76)]$		
Next Calibr		13-Feb-19			x (Pa/760) x (298/		
			Calibration of	TSP Sampler			
Calibration		Orf	ice			HVS	
Point	ΔH (orifice),	[AH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (CFM)	ΔW (HVS), in.		50) x (298/Ta)] ^{1/2}
	in. of water		/) x (2.90/10/]	X - axis	of water	1	(-axis
1	12.7	3	.53	60.33	7.9		2.78
2	9.8	3	.10	53.00	6.4		2.51
	8.1	2	.82	<u>48,18</u>	5.1		2.24
4	5.6	2	.34	40.06	3.4		1.83
5	3.1	1	.74	29.81	2.0		1.40
Slope, mw =				Intercept, bw :	0.0024	1	
Correlation c	_	0.99		-			
*If Correlation (Coefficient < 0.99	0, check and reca	librate.				
			Set Point (Calculation			
From the TSP Fi	ield Calibration C	urve, take Qstd =	43 CFM				
From the Regres	sion Equation, th	e "Y" value accor	ding to				
					10		
		mw x Q	std + bw = $[\Delta W]$	x (Pa/760) x (2	98/Ta)] ¹¹²		
Therefore, S	et Point; W = (m	w x Ostd + bw $)^2$	x (760 / Pa) x ('	Γa / 298) =	4.07		
,			. , .	, ,			
							ł
							•
Remarks:	,						<u></u>
							····
			1				
Conducted by:	LETTION VIEN	Signature:	n	Ľ		Date:	20/7/2018
Checked by:	wk. Jang	Signature:	Kini	mi		Date:	2017/2018
	0						


CINOTECH

File No. MA13056/62/0008

Project No.	AM4(C) -						
	New Pumping S	station under Cor	ntract KL/2012/03	Operator:	MH	· · · · · ·	
Date:	28-Jun-18		_ Next Due Dat		: 27-Aug-18		
Equipment No.:	A-01-62			Serial No.	2351		
			Ambient C	ondition			
Temperatu	ıre, Ta (K)	303.1	Pressure, Pa	(mmHg)			
		C	Drifice Transfer Sta	udard Informati	on		
Seria	ll No.	2896	Slope, mc	0.0585	Intercep	t, bc	-0.00045
Last Calibr	ration Date:	13-Feb-18	1	me x Qstd + be =	= [ΔH x (Pa/760)	x (298/Ta)] ^{1/2}	
Next Calib	ration Date:	13-Feb-19		$Qstd = \{ [\Delta H x] (I = \{ [\Delta H] \} \} \}$	Pa/760) x (298/Ta)] ^{1/2} -be} / mc	
		•		·			
			Calibration of '	FSP Sampler			
Calibration		(Drfice			HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/	760) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water		50) x (298/Ta)] '-axis
1	13.6		3.66	62.49	8.1		2.82
2	10.7		3.24	55.43	6.9		2.60
3	8.4		2.87	49.11	5.2		2.26
4	5.1		2.24	38.27	3.2	1.77	
5	3.3		1.80	30.78	2.1	1.44	
Slope , mw = Correlation o		-).9981	Intercept, bw •	0.066	0	
If Correlation (Coefficient < 0.99	0, check and rec	alibrate.	_			
			Set Point C:	deulation			
from the TSP F	ield Calibration C	urve take Ostd					
	ssion Equation, th						
Tom the readed	ioron Equation, in						
		mw x	$Qstd + bw = [\Delta W x]$	(Pa/760) x (298/	(Ta)] ^{1/2}		
			2				
Therefore,	Set Point; $W = ($	mw x Qstd + bw	^y) ² x (760 / Pa) x (7	$\Gamma a / 298) =$	4.03		
Remarks:							
a 1 / 11	In a la	Mor	1	<u>م</u> .		Data	201/170
Conducted by:	<u>Lite Mon hit</u> : wik Tang	<i>v</i> Signature:	h	<u>.</u>			28/6/201
Checked by	. IN lang	Signature:	/\w	m		Date:	18 16 1100
	v						



						File No.	MA13056/59/0007
Station	AM5 - CCC Kei	To Secondary So	chool	_ Operator:	MH		
Date:	4-Jun-18			Next Due Date:	3-Aug-	-18	
Equipment No.:	A-01-59			Serial No.	2354		
			Ambiant	Condition			
Temperatu	ure Ta (K)	302.3	Pressure, Pr			758	personal de la companya de
Tomporada		502.5	11005010,11	u (iiiiiiiig)		750	
		Or	ifice Transfer St	andard Inform	ation		
Serial	l No.	2896	Slope, mc	0.0585	Intercept	t, bc	-0.00045
Last Calibra	ation Date:	13-Feb-18		mc x Qstd + b	oc = [ΔH x (Pa/76	0) x (298/Ta)]	1/2
Next Calibr	ation Date:	13-Feb-19		Qstd = $\{[\Delta H]\}$	x (Pa/760) x (298/	/Ta)] ^{1/2} -bc} / 1	me
		•				•	
			Calibration of	TSP Sampler			
Calibration		Orf	ice	1		HVS	1/2
Point	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water		760) x (298/Ta)] ^{1/2} Y-axis
1	12.7	3.	53	60.38	7.9		2.79
2	10.8	3.	26	55.68	6.7		2.57
3	7.4	2.	70	46.09	4.8		2.17
4	5.2	2.	26	38.64	3.4		1,83
5	3.5	1.	86	31.70	2.2		1.47
Slope , mw = Correlation co	ession of Y on X 0.0452 Defficient* = Coefficient < 0.990	0.99), check and reca	92	Intercept, bw : -	0.0610	6	
			Set Point C	Calculation			
	eld Calibration Cu						
From the Regress	sion Equation, the	"Y" value accore	ling to				
		mw x Q	std + bw = $[\Delta W]$	x (Pa/760) x (2	98/Ta)] ^{1/2}		
Therefore, Se	et Point; W = (my	$(x + bw)^2$	x (760 / Pa) x (7	Га / 298) = 	4.10		
Remarks:							
Conducted by: Checked by:	<u>Ite Man Her</u> W. K. Tenz	Signature: Signature:	h. Kwo	<u></u>		Date:	4/6/2-18 4/6/2018



Tisch Environmental, Inc. 145 South Miami Avenue

Village of Cleves, OH 45002

<u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009



WELLAB LIMITED Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Mr. W.K. Tang

Test Report No.:	28394E
Date of Issue:	2018-02-25
Date Received:	2018-02-24
Date Tested:	2018-02-24
Date Completed:	2018-02-25
Next Due Date:	2018-08-24
Page:	1 of 2

ATTN:

Certificate of Calibration

Item for calibration:

Description Manufacturer Model No. Serial No. : Weather Stations, Vantage Pro2: Davis Instruments: 6152CUK: AK130520006

Test conditions:

Room Temperature Relative Humidity : 17-22 degree Celsius : 40-70 %

Test Specifications:

1. Performance check of anemometer

2. Performance check of wind direction sensor

Methodology:

In-house method with reference anemometer (RS232 Integral Vane Digital Anemometer)

PREPARED AND CHECKED BY: For and On Behalf of **WELLAB Ltd.**

PATRICK TSE Laboratory Manager



WELLAB LIMITED Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

Test Report No.:	28394E
Date of Issue:	2018-02-25
Date Received:	2018-02-24
Date Tested:	2018-02-24
Date Completed:	2018-02-25
Next Due Date:	2018-08-24
Page:	2 of 2

Results:

1. Performance check of anemometer

Air Velo	Difference D (m/s)	
Instrument Reading (V1)	D = V1 - V2	
2.00	2.00	0.00

2. Performance check of wind direction sensor

Wind Dire	ection (°)	Difference D (°)
Instrument Reading (W1)	Reference Value (W2)	D = W1 - W2
0	0	0
45.1	45	0.1
90	90	0
135.2	135	0.2
180.3	180	0.3
224.8	225	-0.2
270	270	0
315.1	315	0.1
360	360	0

APPENDIX C WEATHER INFORMATION

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
1 July 2018	30.2	77	4.1
2 July 2018	29.5	81	2.1
3 July 2018	29.7	81	15.4
4 July 2018	30.3	78	3.4
5 July 2018	30	78	1.5
6 July 2018	30.1	80	5
7 July 2018	29	84	5.2
8 July 2018	28.2	88	14.4
9 July 2018	28.2	85	11.3
10 July 2018	29	80	1.3
11 July 2018	29.6	74	-
12 July 2018	30	77	Trace
13 July 2018	26.7	93	50.4
14 July 2018	27	91	52.7
15 July 2018	26.6	89	67.4
16 July 2018	28.2	81	5.8
17 July 2018	30	78	6.5
18 July 2018	27.7	88	29.6
19 July 2018	27.9	87	17.3

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
20 July 2018	28.2	87	7.1
21 July 2018	29.5	75	-
22 July 2018	29	76	Trace
23 July 2018	28.4	87	30.8
24 July 2018	29.8	80	0.1
25 July 2018	29.4	83	2.7
26 July 2018	29.6	82	3.4
27 July 2018	29.8	78	0.3
28 July 2018	30.2	75	-
29 July 2018	30.2	73	-
30 July 2018	30.4	74	-
31 July 2018	30.2	76	3.3

* The above information was extracted from the daily weather summary by Hong Kong Observatory.

** Trace means rainfall less than 0.05 mm

II. Mean Wind Speed and Wind Direction				
	Date	Time	Wind Speed m/s	Direction
1-	Jul-2018	00:00	2	NE
1-	Jul-2018	01:00	2	NNE
1-	-Jul-2018	02:00	2	NNE
1-	-Jul-2018	03:00	2	NE
1-	Jul-2018	04:00	1.9	ENE
1-	-Jul-2018	05:00	1.9	ESE
1-	Jul-2018	06:00	1.9	ESE
1-	Jul-2018	07:00	1.5	E
1-	Jul-2018	08:00	1.2	ENE
1-	Jul-2018	09:00	1.5	SSE
1-	Jul-2018	10:00	1.2	S
1-	Jul-2018	11:00	1.8	ESE
1-	Jul-2018	12:00	2.2	E
1-	Jul-2018	13:00	1.8	NNE
1-	Jul-2018	14:00	1.9	ENE
1-	Jul-2018	15:00	1.7	ENE
1-	Jul-2018	16:00	1.7	SSW
1-	Jul-2018	17:00	1.2	Ν
1-	Jul-2018	18:00	1	Ν
1-	Jul-2018	19:00	0.9	ENE
1-	Jul-2018	20:00	0.6	NE
1-	Jul-2018	21:00	0.7	WNW
1-	Jul-2018	22:00	0.9	WNW
1-	Jul-2018	23:00	0.7	W
2-	Jul-2018	00:00	1.1	W
2-	Jul-2018	01:00	0.9	W
2-	Jul-2018	02:00	0.9	WNW
2-	Jul-2018	03:00	1	W
2-	Jul-2018	04:00	0.9	WSW
2-	Jul-2018	05:00	0.7	WNW
2-	Jul-2018	06:00	0.5	WNW
2-	Jul-2018	07:00	0.5	W
2-	Jul-2018	08:00	0.7	W
2-	Jul-2018	09:00	1.3	WSW
2-	Jul-2018	10:00	1.4	W
2-	Jul-2018	11:00	1.4	W
2-	Jul-2018	12:00	1.8	W

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	irection	
	2-Jul-2018	13:00	1.6	W
	2-Jul-2018	14:00	1.3	W
	2-Jul-2018	15:00	1.2	SW
	2-Jul-2018	16:00	1.1	W
	2-Jul-2018	17:00	1	W
	2-Jul-2018	18:00	0.7	W
	2-Jul-2018	19:00	0.5	SW
	2-Jul-2018	20:00	0.8	Е
	2-Jul-2018	21:00	0.6	W
	2-Jul-2018	22:00	0.8	W
	2-Jul-2018	23:00	0.6	Ν
	3-Jul-2018	00:00	0.6	ENE
	3-Jul-2018	01:00	0.6	Ν
	3-Jul-2018	02:00	0.9	Ν
	3-Jul-2018	03:00	1.1	ESE
	3-Jul-2018	04:00	1.3	NNE
	3-Jul-2018	05:00	1.1	NE
	3-Jul-2018	06:00	0.9	NNE
	3-Jul-2018	07:00	0.8	Е
	3-Jul-2018	08:00	1.1	ENE
	3-Jul-2018	09:00	1.6	NNE
	3-Jul-2018	10:00	1.8	Ν
	3-Jul-2018	11:00	1.9	NE
	3-Jul-2018	12:00	1.8	NNE
	3-Jul-2018	13:00	1.8	NNE
	3-Jul-2018	14:00	1.7	NNE
	3-Jul-2018	15:00	1.8	NNE
	3-Jul-2018	16:00	1.6	ENE
	3-Jul-2018	17:00	1.5	ENE
	3-Jul-2018	18:00	1.3	ENE
	3-Jul-2018	19:00	1	Е
	3-Jul-2018	20:00	0.6	Ν
	3-Jul-2018	21:00	0.5	ENE
	3-Jul-2018	22:00	0.9	ENE
	3-Jul-2018	23:00	1	ENE
	4-Jul-2018	00:00	1.1	ESE
	4-Jul-2018	01:00	0.9	NNE
	4-Jul-2018	02:00	1	NE

II.	Mean Wind	Speed and Wind D	irection	
	4-Jul-2018	03:00	1	NE
	4-Jul-2018	04:00	1	SSE
	4-Jul-2018	05:00	1	NNE
	4-Jul-2018	06:00	1.3	ENE
	4-Jul-2018	07:00	1.1	NE
	4-Jul-2018	08:00	1.2	NE
	4-Jul-2018	09:00	1.6	Е
	4-Jul-2018	10:00	2.8	ENE
	4-Jul-2018	11:00	2.7	ENE
	4-Jul-2018	12:00	2.9	ENE
	4-Jul-2018	13:00	2.8	ENE
	4-Jul-2018	14:00	2.7	NNE
	4-Jul-2018	15:00	2.6	ENE
	4-Jul-2018	16:00	2.2	NE
	4-Jul-2018	17:00	2.2	NE
	4-Jul-2018	18:00	1.8	ENE
	4-Jul-2018	19:00	1.4	ENE
	4-Jul-2018	20:00	1.2	N
	4-Jul-2018	21:00	1.5	NE
	4-Jul-2018	22:00	1.6	NNE
	4-Jul-2018	23:00	1.4	SSW
	5-Jul-2018	00:00	1.5	Ν
	5-Jul-2018	01:00	1.6	Е
	5-Jul-2018	02:00	1.3	WSW
	5-Jul-2018	03:00	1.5	WNW
	5-Jul-2018	04:00	1.7	SW
	5-Jul-2018	05:00	1.9	SW
	5-Jul-2018	06:00	1.7	WSW
	5-Jul-2018	07:00	2	SW
	5-Jul-2018	08:00	2.3	SW
	5-Jul-2018	09:00	2.7	WSW
	5-Jul-2018	10:00	2.7	WSW
	5-Jul-2018	11:00	3.2	SW
	5-Jul-2018	12:00	3.1	WNW
	5-Jul-2018	13:00	3.1	SE
	5-Jul-2018	14:00	3.1	SE
	5-Jul-2018	15:00	3.2	ESE
	5-Jul-2018	16:00	3.1	ESE

II.	Mean Wind	Speed and Wind D	Direction	
	5-Jul-2018	17:00	2.8	W
	5-Jul-2018	18:00	2.5	SSW
	5-Jul-2018	19:00	1.9	SSW
	5-Jul-2018	20:00	1.9	SSW
	5-Jul-2018	21:00	1.9	SW
	5-Jul-2018	22:00	2.1	SSW
	5-Jul-2018	23:00	2	SW
	6-Jul-2018	00:00	1.7	SW
	6-Jul-2018	01:00	1.8	SW
	6-Jul-2018	02:00	1.9	WNW
	6-Jul-2018	03:00	2.1	WNW
	6-Jul-2018	04:00	1.9	Е
	6-Jul-2018	05:00	1.8	ENE
	6-Jul-2018	06:00	2	WSW
	6-Jul-2018	07:00	1.8	WNW
	6-Jul-2018	08:00	2	SW
	6-Jul-2018	09:00	2.5	WSW
	6-Jul-2018	10:00	2.6	SW
	6-Jul-2018	11:00	2.8	WSW
	6-Jul-2018	12:00	2.6	WNW
	6-Jul-2018	13:00	2.7	N
	6-Jul-2018	14:00	2.8	SSW
	6-Jul-2018	15:00	2.7	S
	6-Jul-2018	16:00	2.7	SW
	6-Jul-2018	17:00	2.6	WSW
	6-Jul-2018	18:00	2.3	SW
	6-Jul-2018	19:00	2.2	WNW
	6-Jul-2018	20:00	2	WNW
	6-Jul-2018	21:00	1.8	WSW
	6-Jul-2018	22:00	1.9	SW
	6-Jul-2018	23:00	1.9	SW
	7-Jul-2018	00:00	2.2	WNW
	7-Jul-2018	01:00	2.2	WNW
	7-Jul-2018	02:00	2	WNW
	7-Jul-2018	03:00	2.2	WNW
	7-Jul-2018	04:00	2.3	WNW
	7-Jul-2018	05:00	2.1	W
	7-Jul-2018	06:00	2	WNW

II.	Mean Wind	Speed and Wind D	irection	
	7-Jul-2018	07:00	1.7	WNW
	7-Jul-2018	08:00	2.1	W
	7-Jul-2018	09:00	2.3	W
	7-Jul-2018	10:00	2.3	W
	7-Jul-2018	11:00	2.2	SSW
	7-Jul-2018	12:00	2.5	W
	7-Jul-2018	13:00	2.5	W
	7-Jul-2018	14:00	1.9	W
	7-Jul-2018	15:00	2.1	WNW
	7-Jul-2018	16:00	1.9	W
	7-Jul-2018	17:00	1.9	W
	7-Jul-2018	18:00	2	WNW
	7-Jul-2018	19:00	2	WNW
	7-Jul-2018	20:00	1.7	SSW
	7-Jul-2018	21:00	1.6	SW
	7-Jul-2018	22:00	1.8	Ν
	7-Jul-2018	23:00	1.4	Ν
	8-Jul-2018	00:00	1.4	N
	8-Jul-2018	01:00	1.4	NNW
	8-Jul-2018	02:00	1.4	NNW
	8-Jul-2018	03:00	1.4	NW
	8-Jul-2018	04:00	1.5	W
	8-Jul-2018	05:00	1.4	W
	8-Jul-2018	06:00	1.4	SSW
	8-Jul-2018	07:00	1.5	W
	8-Jul-2018	08:00	1.7	ENE
	8-Jul-2018	09:00	2.2	NE
	8-Jul-2018	10:00	2.1	NE
	8-Jul-2018	11:00	2.5	NE
	8-Jul-2018	12:00	2.6	ENE
	8-Jul-2018	13:00	2.7	ENE
	8-Jul-2018	14:00	2.7	ENE
	8-Jul-2018	15:00	2.4	E
	8-Jul-2018	16:00	2.4	SE
	8-Jul-2018	17:00	2	SSE
	8-Jul-2018	18:00	1.6	SSE
	8-Jul-2018	19:00	1.5	WSW
	8-Jul-2018	20:00	1.3	S

II.	Mean Wind	Speed and Wind D	pirection	
	8-Jul-2018	21:00	1.4	SSW
	8-Jul-2018	22:00	1.4	W
	8-Jul-2018	23:00	1.3	SSE
	9-Jul-2018	00:00	1.3	SSE
	9-Jul-2018	01:00	1.2	ENE
	9-Jul-2018	02:00	1.3	Ν
	9-Jul-2018	03:00	1.5	NNE
	9-Jul-2018	04:00	1.6	NNE
	9-Jul-2018	05:00	1.5	ESE
	9-Jul-2018	06:00	1.3	ESE
	9-Jul-2018	07:00	1.4	ESE
	9-Jul-2018	08:00	1.5	ENE
	9-Jul-2018	09:00	1.8	Е
	9-Jul-2018	10:00	1.9	NNE
	9-Jul-2018	11:00	1.9	SSE
	9-Jul-2018	12:00	2	NNE
	9-Jul-2018	13:00	2	NE
	9-Jul-2018	14:00	2	ENE
	9-Jul-2018	15:00	1.6	ENE
	9-Jul-2018	16:00	1.7	Ν
	9-Jul-2018	17:00	1.2	ENE
	9-Jul-2018	18:00	1	ENE
	9-Jul-2018	19:00	0.7	NE
	9-Jul-2018	20:00	0.7	NNE
	9-Jul-2018	21:00	0.9	ENE
	9-Jul-2018	22:00	0.8	NE
	9-Jul-2018	23:00	0.6	ENE
	10-Jul-2018	00:00	0.6	Е
	10-Jul-2018	01:00	0.7	NE
	10-Jul-2018	02:00	0.6	NNE
	10-Jul-2018	03:00	0.6	NE
	10-Jul-2018	04:00	0.5	NNE
	10-Jul-2018	05:00	0.5	NNE
	10-Jul-2018	06:00	0.6	NNE
	10-Jul-2018	07:00	0.5	NNE
	10-Jul-2018	08:00	0.5	NNE
	10-Jul-2018	09:00	1.2	NNE
	10-Jul-2018	10:00	1.5	NNE

II.	Mean Wind	Speed and Wind D	irection	
	10-Jul-2018	11:00	2.2	NNE
	10-Jul-2018	12:00	2	NE
	10-Jul-2018	13:00	2.2	NNE
	10-Jul-2018	14:00	2	NE
	10-Jul-2018	15:00	1.8	NE
	10-Jul-2018	16:00	1.8	NE
	10-Jul-2018	17:00	1.7	NE
	10-Jul-2018	18:00	1.4	NE
	10-Jul-2018	19:00	1.3	ENE
	10-Jul-2018	20:00	1.5	ENE
	10-Jul-2018	21:00	1.4	ENE
	10-Jul-2018	22:00	1.4	SE
	10-Jul-2018	23:00	1.6	NE
	11-Jul-2018	00:00	1.4	ENE
	11-Jul-2018	01:00	1.5	SSE
	11-Jul-2018	02:00	1.4	SSE
	11-Jul-2018	03:00	1.4	ENE
	11-Jul-2018	04:00	1.3	ENE
	11-Jul-2018	05:00	1.2	ESE
	11-Jul-2018	06:00	1.5	SSE
	11-Jul-2018	07:00	1.4	ESE
	11-Jul-2018	08:00	1.4	ESE
	11-Jul-2018	09:00	1.8	S
	11-Jul-2018	10:00	1.7	S
	11-Jul-2018	11:00	1.8	W
	11-Jul-2018	12:00	2	WSW
	11-Jul-2018	13:00	1.9	ESE
	11-Jul-2018	14:00	2	ENE
	11-Jul-2018	15:00	2.1	Е
	11-Jul-2018	16:00	2	SSE
	11-Jul-2018	17:00	1.8	NNE
	11-Jul-2018	18:00	1.8	ESE
	11-Jul-2018	19:00	1.8	ENE
	11-Jul-2018	20:00	1.8	SSE
	11-Jul-2018	21:00	1.6	ESE
	11-Jul-2018	22:00	2	Е
	11-Jul-2018	23:00	1.8	SSE
	12-Jul-2018	00:00	1.8	S

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	irection	
	12-Jul-2018	01:00	1.4	ESE
	12-Jul-2018	02:00	1.1	SW
	12-Jul-2018	03:00	1.2	SW
	12-Jul-2018	04:00	1.1	WNW
	12-Jul-2018	05:00	0.9	W
	12-Jul-2018	06:00	1	WNW
	12-Jul-2018	07:00	1.1	N
	12-Jul-2018	08:00	1	NNE
	12-Jul-2018	09:00	1.2	WSW
	12-Jul-2018	10:00	1.6	WSW
	12-Jul-2018	11:00	1.8	W
	12-Jul-2018	12:00	1.7	W
	12-Jul-2018	13:00	1.4	W
	12-Jul-2018	14:00	1.5	W
	12-Jul-2018	15:00	1.7	WSW
	12-Jul-2018	16:00	1.9	NE
	12-Jul-2018	17:00	1.7	NE
	12-Jul-2018	18:00	1.4	NE
	12-Jul-2018	19:00	1.2	WNW
	12-Jul-2018	20:00	1.1	NE
	12-Jul-2018	21:00	0.9	NE
	12-Jul-2018	22:00	1.1	NE
	12-Jul-2018	23:00	1.2	W
	13-Jul-2018	00:00	1	WSW
	13-Jul-2018	01:00	0.9	WNW
	13-Jul-2018	02:00	0.6	WNW
	13-Jul-2018	03:00	0.9	NE
	13-Jul-2018	04:00	1.1	NNE
	13-Jul-2018	05:00	0.9	ENE
	13-Jul-2018	06:00	0.7	SE
	13-Jul-2018	07:00	0.7	NE
	13-Jul-2018	08:00	0.8	ENE
	13-Jul-2018	09:00	1.6	ENE
	13-Jul-2018	10:00	2.1	NE
	13-Jul-2018	11:00	2.8	ESE
	13-Jul-2018	12:00	2.7	ESE
	13-Jul-2018	13:00	2.8	Е
	13-Jul-2018	14:00	2.5	S

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	irection	
	13-Jul-2018	15:00	2.4	Е
	13-Jul-2018	16:00	2	SE
	13-Jul-2018	17:00	1.9	Е
	13-Jul-2018	18:00	1.7	SE
	13-Jul-2018	19:00	1.3	SE
	13-Jul-2018	20:00	1	W
	13-Jul-2018	21:00	0.8	SW
	13-Jul-2018	22:00	1	WSW
	13-Jul-2018	23:00	0.8	SW
	14-Jul-2018	00:00	0.9	NNE
	14-Jul-2018	01:00	1.2	SSW
	14-Jul-2018	02:00	1.2	ESE
	14-Jul-2018	03:00	1.4	WNW
	14-Jul-2018	04:00	1.7	SE
	14-Jul-2018	05:00	1.7	SSE
	14-Jul-2018	06:00	1.7	ESE
	14-Jul-2018	07:00	1.7	WNW
	14-Jul-2018	08:00	1.8	ENE
	14-Jul-2018	09:00	2	ENE
	14-Jul-2018	10:00	2.4	N
	14-Jul-2018	11:00	2.5	NNE
	14-Jul-2018	12:00	2.8	NE
	14-Jul-2018	13:00	2.7	NE
	14-Jul-2018	14:00	2.3	WNW
	14-Jul-2018	15:00	2.4	WNW
	14-Jul-2018	16:00	2.7	WNW
	14-Jul-2018	17:00	2.5	N
	14-Jul-2018	18:00	1.8	Ν
	14-Jul-2018	19:00	1.9	SW
	14-Jul-2018	20:00	1.7	W
	14-Jul-2018	21:00	1.6	W
	14-Jul-2018	22:00	1.6	W
	14-Jul-2018	23:00	1.6	WNW
	15-Jul-2018	00:00	1.6	WSW
	15-Jul-2018	01:00	1.7	N
	15-Jul-2018	02:00	1.6	Е
	15-Jul-2018	03:00	1.4	ENE
	15-Jul-2018	04:00	1.7	W

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	irection	
	15-Jul-2018	05:00	1.9	W
	15-Jul-2018	06:00	1.8	WSW
	15-Jul-2018	07:00	1.9	NNE
	15-Jul-2018	08:00	1.8	NE
	15-Jul-2018	09:00	2	NE
	15-Jul-2018	10:00	2.2	WNW
	15-Jul-2018	11:00	2.1	W
	15-Jul-2018	12:00	2.1	W
	15-Jul-2018	13:00	2.2	SSW
	15-Jul-2018	14:00	2.3	SSW
	15-Jul-2018	15:00	2.5	SSE
	15-Jul-2018	16:00	2.2	NNW
	15-Jul-2018	17:00	1.7	WNW
	15-Jul-2018	18:00	1.6	NNW
	15-Jul-2018	19:00	1.2	NE
	15-Jul-2018	20:00	1.2	NE
	15-Jul-2018	21:00	1.2	WNW
	15-Jul-2018	22:00	1.2	WNW
	15-Jul-2018	23:00	1.4	W
	16-Jul-2018	00:00	1.2	NW
	16-Jul-2018	01:00	1.3	SSW
	16-Jul-2018	02:00	1.3	W
	16-Jul-2018	03:00	1.3	WSW
	16-Jul-2018	04:00	1.4	NNE
	16-Jul-2018	05:00	1.5	W
	16-Jul-2018	06:00	1.4	W
	16-Jul-2018	07:00	1.5	W
	16-Jul-2018	08:00	1.4	W
	16-Jul-2018	09:00	1.7	W
	16-Jul-2018	10:00	2	W
	16-Jul-2018	11:00	1.9	WNW
	16-Jul-2018	12:00	2.3	W
	16-Jul-2018	13:00	2.2	ESE
	16-Jul-2018	14:00	2	WNW
	16-Jul-2018	15:00	2.5	WSW
	16-Jul-2018	16:00	2.3	ESE
	16-Jul-2018	17:00	1.9	NNW
	16-Jul-2018	18:00	1.9	WSW

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	pirection	
	16-Jul-2018	19:00	1.2	SE
	16-Jul-2018	20:00	1	SE
	16-Jul-2018	21:00	1.1	WNW
	16-Jul-2018	22:00	0.8	NNE
	16-Jul-2018	23:00	0.9	NNW
	17-Jul-2018	00:00	0.9	NW
	17-Jul-2018	01:00	0.9	NW
	17-Jul-2018	02:00	1.3	S
	17-Jul-2018	03:00	1.3	SW
	17-Jul-2018	04:00	1.3	WNW
	17-Jul-2018	05:00	1	WNW
	17-Jul-2018	06:00	0.9	NW
	17-Jul-2018	07:00	1.1	NNW
	17-Jul-2018	08:00	1.2	NW
	17-Jul-2018	09:00	1.4	ESE
	17-Jul-2018	10:00	1.9	ESE
	17-Jul-2018	11:00	2.2	S
	17-Jul-2018	12:00	2.2	SE
	17-Jul-2018	13:00	2.3	S
	17-Jul-2018	14:00	2.3	SW
	17-Jul-2018	15:00	2.5	S
	17-Jul-2018	16:00	2.5	NNW
	17-Jul-2018	17:00	2	S
	17-Jul-2018	18:00	2	ENE
	17-Jul-2018	19:00	1.9	NNE
	17-Jul-2018	20:00	1.9	NNE
	17-Jul-2018	21:00	1.7	WNW
	17-Jul-2018	22:00	1.6	WNW
	17-Jul-2018	23:00	1.5	W
	18-Jul-2018	00:00	1.5	WNW
	18-Jul-2018	01:00	1.5	WNW
	18-Jul-2018	02:00	1.7	WNW
	18-Jul-2018	03:00	1.5	NW
	18-Jul-2018	04:00	1.6	NE
	18-Jul-2018	05:00	1.4	NE
	18-Jul-2018	06:00	1.6	NNE
	18-Jul-2018	07:00	1.5	NNE
	18-Jul-2018	08:00	1.6	NNE

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	pirection	
	18-Jul-2018	09:00	2	NNE
	18-Jul-2018	10:00	2.4	ENE
	18-Jul-2018	11:00	2.6	ENE
	18-Jul-2018	12:00	2.4	ENE
	18-Jul-2018	13:00	2.6	NNE
	18-Jul-2018	14:00	2.6	NNE
	18-Jul-2018	15:00	2.5	ENE
	18-Jul-2018	16:00	2.2	NNE
	18-Jul-2018	17:00	1.8	NNE
	18-Jul-2018	18:00	1.4	ENE
	18-Jul-2018	19:00	1.4	ESE
	18-Jul-2018	20:00	1.2	Е
	18-Jul-2018	21:00	0.9	SSW
	18-Jul-2018	22:00	0.9	SSE
	18-Jul-2018	23:00	1.1	SSW
	19-Jul-2018	00:00	1.2	SSW
	19-Jul-2018	01:00	0.9	Е
	19-Jul-2018	02:00	1.3	ESE
	19-Jul-2018	03:00	1.3	SW
	19-Jul-2018	04:00	1.4	Ν
	19-Jul-2018	05:00	1.4	ESE
	19-Jul-2018	06:00	1.4	S
	19-Jul-2018	07:00	1.4	SE
	19-Jul-2018	08:00	1.8	WNW
	19-Jul-2018	09:00	1.8	Е
	19-Jul-2018	10:00	2	SSW
	19-Jul-2018	11:00	2	W
	19-Jul-2018	12:00	2.2	ENE
	19-Jul-2018	13:00	1.9	WSW
	19-Jul-2018	14:00	1.9	SW
	19-Jul-2018	15:00	2.3	ENE
	19-Jul-2018	16:00	2.2	ESE
	19-Jul-2018	17:00	2.1	ENE
	19-Jul-2018	18:00	1.5	ENE
	19-Jul-2018	19:00	1.4	NE
	19-Jul-2018	20:00	1	N
	19-Jul-2018	21:00	1	W
	19-Jul-2018	22:00	1.4	SSW

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	irection	
	19-Jul-2018	23:00	1.2	NE
	20-Jul-2018	00:00	1.3	SW
	20-Jul-2018	01:00	1.2	SW
	20-Jul-2018	02:00	1.3	W
	20-Jul-2018	03:00	1.2	SE
	20-Jul-2018	04:00	1.4	WNW
	20-Jul-2018	05:00	1.4	WNW
	20-Jul-2018	06:00	1.5	WNW
	20-Jul-2018	07:00	1.3	W
	20-Jul-2018	08:00	1.7	W
	20-Jul-2018	09:00	1.9	SSE
	20-Jul-2018	10:00	2.5	S
	20-Jul-2018	11:00	2.6	SSE
	20-Jul-2018	12:00	2.5	SW
	20-Jul-2018	13:00	2.4	Е
	20-Jul-2018	14:00	2.5	NE
	20-Jul-2018	15:00	2.2	SSW
	20-Jul-2018	16:00	2	Е
	20-Jul-2018	17:00	1.6	SW
	20-Jul-2018	18:00	1.4	W
	20-Jul-2018	19:00	1.4	WSW
	20-Jul-2018	20:00	1.2	WSW
	20-Jul-2018	21:00	1.2	SSW
	20-Jul-2018	22:00	1.3	S
	20-Jul-2018	23:00	1.3	W
	21-Jul-2018	00:00	1.2	W
	21-Jul-2018	01:00	1.1	SW
	21-Jul-2018	02:00	1.3	S
	21-Jul-2018	03:00	1.4	W
	21-Jul-2018	04:00	1.2	W
	21-Jul-2018	05:00	1.4	W
	21-Jul-2018	06:00	1.8	W
	21-Jul-2018	07:00	1.7	WNW
	21-Jul-2018	08:00	1.7	WNW
	21-Jul-2018	09:00	1.7	WNW
	21-Jul-2018	10:00	2.1	WNW
	21-Jul-2018	11:00	2.3	WNW
	21-Jul-2018	12:00	2.4	N

II.	Mean Wind	Speed and Wind D	pirection	
	21-Jul-2018	13:00	2.5	W
	21-Jul-2018	14:00	2.6	WNW
	21-Jul-2018	15:00	2.8	WNW
	21-Jul-2018	16:00	2.4	WNW
	21-Jul-2018	17:00	2.1	W
	21-Jul-2018	18:00	1.7	Ν
	21-Jul-2018	19:00	1.6	WNW
	21-Jul-2018	20:00	1.4	ENE
	21-Jul-2018	21:00	1.3	WSW
	21-Jul-2018	22:00	1.3	SW
	21-Jul-2018	23:00	1.4	SW
	22-Jul-2018	00:00	1.4	WNW
	22-Jul-2018	01:00	1.5	WNW
	22-Jul-2018	02:00	1.5	S
	22-Jul-2018	03:00	1.6	S
	22-Jul-2018	04:00	1.4	S
	22-Jul-2018	05:00	1.4	WSW
	22-Jul-2018	06:00	1.4	W
	22-Jul-2018	07:00	1.5	SW
	22-Jul-2018	08:00	1.8	WNW
	22-Jul-2018	09:00	1.7	SW
	22-Jul-2018	10:00	2	SW
	22-Jul-2018	11:00	2.3	SSW
	22-Jul-2018	12:00	2.1	SW
	22-Jul-2018	13:00	2	W
	22-Jul-2018	14:00	2.1	ENE
	22-Jul-2018	15:00	2.2	ENE
	22-Jul-2018	16:00	2	NW
	22-Jul-2018	17:00	1.7	NE
	22-Jul-2018	18:00	1.6	Е
	22-Jul-2018	19:00	1.1	Ν
	22-Jul-2018	20:00	1.4	Ν
	22-Jul-2018	21:00	1.5	Ν
	22-Jul-2018	22:00	1.7	ENE
	22-Jul-2018	23:00	1.9	SSE
	23-Jul-2018	00:00	1.8	NE
	23-Jul-2018	01:00	1.7	NE
	23-Jul-2018	02:00	1.5	Е

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	irection	
	23-Jul-2018	03:00	1.5	ENE
	23-Jul-2018	04:00	1.5	ENE
	23-Jul-2018	05:00	1.4	ENE
	23-Jul-2018	06:00	1.5	ENE
	23-Jul-2018	07:00	1.5	ENE
	23-Jul-2018	08:00	1.7	NNE
	23-Jul-2018	09:00	1.9	NNE
	23-Jul-2018	10:00	2.4	N
	23-Jul-2018	11:00	2.7	Ν
	23-Jul-2018	12:00	2.5	NNE
	23-Jul-2018	13:00	2.4	NNE
	23-Jul-2018	14:00	2.6	NE
	23-Jul-2018	15:00	2.6	N
	23-Jul-2018	16:00	2.5	NE
	23-Jul-2018	17:00	2.5	NNE
	23-Jul-2018	18:00	2	NNE
	23-Jul-2018	19:00	1.7	NNE
	23-Jul-2018	20:00	1.6	S
	23-Jul-2018	21:00	1.4	WNW
	23-Jul-2018	22:00	1.4	W
	23-Jul-2018	23:00	1.4	WNW
	24-Jul-2018	00:00	1.4	WNW
	24-Jul-2018	01:00	1.5	NW
	24-Jul-2018	02:00	1.6	Е
	24-Jul-2018	03:00	1.8	NE
	24-Jul-2018	04:00	1.9	NNE
	24-Jul-2018	05:00	2	NE
	24-Jul-2018	06:00	1.6	S
	24-Jul-2018	07:00	1.5	S
	24-Jul-2018	08:00	1.9	WNW
	24-Jul-2018	09:00	2	WSW
	24-Jul-2018	10:00	2.6	WSW
	24-Jul-2018	11:00	2.6	WNW
	24-Jul-2018	12:00	2.6	W
	24-Jul-2018	13:00	2.7	W
	24-Jul-2018	14:00	2.4	WNW
	24-Jul-2018	15:00	2.5	Е
	24-Jul-2018	16:00	2.3	WNW

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	irection	
	24-Jul-2018	17:00	2	W
	24-Jul-2018	18:00	1.6	W
	24-Jul-2018	19:00	1.3	W
	24-Jul-2018	20:00	1.4	W
	24-Jul-2018	21:00	1.4	SW
	24-Jul-2018	22:00	1.5	SSW
	24-Jul-2018	23:00	1.4	SSW
	25-Jul-2018	00:00	1.4	SSW
	25-Jul-2018	01:00	1.4	N
	25-Jul-2018	02:00	1.2	WNW
	25-Jul-2018	03:00	1.1	WNW
	25-Jul-2018	04:00	1.2	WNW
	25-Jul-2018	05:00	0.9	WSW
	25-Jul-2018	06:00	1	WSW
	25-Jul-2018	07:00	1	WSW
	25-Jul-2018	08:00	1.4	W
	25-Jul-2018	09:00	1.9	W
	25-Jul-2018	10:00	2.3	WSW
	25-Jul-2018	11:00	2.6	SW
	25-Jul-2018	12:00	2.6	NNE
	25-Jul-2018	13:00	2.3	N
	25-Jul-2018	14:00	2.6	SW
	25-Jul-2018	15:00	2.5	NNE
	25-Jul-2018	16:00	2.2	W
	25-Jul-2018	17:00	1.8	W
	25-Jul-2018	18:00	1.5	WNW
	25-Jul-2018	19:00	1.4	WSW
	25-Jul-2018	20:00	1.4	W
	25-Jul-2018	21:00	1.3	WSW
	25-Jul-2018	22:00	1.6	W
	25-Jul-2018	23:00	1.8	WSW
	26-Jul-2018	00:00	1.3	W
	26-Jul-2018	01:00	1.4	Е
	26-Jul-2018	02:00	1.4	SW
	26-Jul-2018	03:00	1.4	WSW
	26-Jul-2018	04:00	1.3	SW
	26-Jul-2018	05:00	1.5	SW
	26-Jul-2018	06:00	1.4	W

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	irection	
	26-Jul-2018	07:00	1.6	W
	26-Jul-2018	08:00	1.6	W
	26-Jul-2018	09:00	1.8	W
	26-Jul-2018	10:00	1.9	NNE
	26-Jul-2018	11:00	2.4	NNE
	26-Jul-2018	12:00	2.7	NE
	26-Jul-2018	13:00	2.8	W
	26-Jul-2018	14:00	2.5	W
	26-Jul-2018	15:00	2.6	SW
	26-Jul-2018	16:00	2.6	SW
	26-Jul-2018	17:00	2.3	SW
	26-Jul-2018	18:00	1.9	WSW
	26-Jul-2018	19:00	1.7	W
	26-Jul-2018	20:00	1.4	WNW
	26-Jul-2018	21:00	1.4	W
	26-Jul-2018	22:00	1.3	WNW
	26-Jul-2018	23:00	1.6	W
	27-Jul-2018	00:00	1.6	ESE
	27-Jul-2018	01:00	1.4	W
	27-Jul-2018	02:00	1.4	WSW
	27-Jul-2018	03:00	1.5	WSW
	27-Jul-2018	04:00	1.4	W
	27-Jul-2018	05:00	1.5	SW
	27-Jul-2018	06:00	1.3	SW
	27-Jul-2018	07:00	1.7	SW
	27-Jul-2018	08:00	1.7	SW
	27-Jul-2018	09:00	1.9	SW
	27-Jul-2018	10:00	2	W
	27-Jul-2018	11:00	2.5	W
	27-Jul-2018	12:00	2.7	W
	27-Jul-2018	13:00	2.7	W
	27-Jul-2018	14:00	2.6	WSW
	27-Jul-2018	15:00	2.5	WSW
	27-Jul-2018	16:00	2.5	SSW
	27-Jul-2018	17:00	2.2	NE
	27-Jul-2018	18:00	1.8	SE
	27-Jul-2018	19:00	1.5	SSE
	27-Jul-2018	20:00	1.6	SW

II.	Mean Wind	Speed and Wind D	pirection	
	27-Jul-2018	21:00	1.7	ENE
	27-Jul-2018	22:00	1.5	NNW
	27-Jul-2018	23:00	1.6	SSE
	28-Jul-2018	00:00	1.8	SSE
	28-Jul-2018	01:00	1.8	SE
	28-Jul-2018	02:00	1.9	N
	28-Jul-2018	03:00	1.7	WNW
	28-Jul-2018	04:00	1.6	ENE
	28-Jul-2018	05:00	1.5	ENE
	28-Jul-2018	06:00	1.6	ESE
	28-Jul-2018	07:00	1.7	Е
	28-Jul-2018	08:00	1.9	SW
	28-Jul-2018	09:00	2.2	SSE
	28-Jul-2018	10:00	2.2	SW
	28-Jul-2018	11:00	2.6	SW
	28-Jul-2018	12:00	2.6	NNE
	28-Jul-2018	13:00	2.3	SSW
	28-Jul-2018	14:00	2.3	W
	28-Jul-2018	15:00	2.3	W
	28-Jul-2018	16:00	2.4	ENE
	28-Jul-2018	17:00	2.2	WNW
	28-Jul-2018	18:00	1.9	ENE
	28-Jul-2018	19:00	1.5	N
	28-Jul-2018	20:00	1.5	Ν
	28-Jul-2018	21:00	1.6	N
	28-Jul-2018	22:00	1.5	NNE
	28-Jul-2018	23:00	1.8	SSW
	29-Jul-2018	00:00	1.7	NE
	29-Jul-2018	01:00	2	W
	29-Jul-2018	02:00	2	WNW
	29-Jul-2018	03:00	2.2	ESE
	29-Jul-2018	04:00	1.7	SE
	29-Jul-2018	05:00	1.8	SSW
	29-Jul-2018	06:00	1.6	ESE
	29-Jul-2018	07:00	1.4	SW
	29-Jul-2018	08:00	1.4	WSW
	29-Jul-2018	09:00	1.6	SSW
	29-Jul-2018	10:00	2.1	WSW

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	irection	
	29-Jul-2018	11:00	2.2	WSW
	29-Jul-2018	12:00	2.1	SW
	29-Jul-2018	13:00	2.3	W
	29-Jul-2018	14:00	2.3	WSW
	29-Jul-2018	15:00	2.2	W
	29-Jul-2018	16:00	2.2	SW
	29-Jul-2018	17:00	2.2	SSW
	29-Jul-2018	18:00	1.8	W
	29-Jul-2018	19:00	1.4	NNE
	29-Jul-2018	20:00	1.1	Ν
	29-Jul-2018	21:00	1.2	WNW
	29-Jul-2018	22:00	1.4	NE
	29-Jul-2018	23:00	1.3	ESE
	30-Jul-2018	00:00	1.3	Е
	30-Jul-2018	01:00	1.4	SSE
	30-Jul-2018	02:00	1.4	ENE
	30-Jul-2018	03:00	1.5	NE
	30-Jul-2018	04:00	1.5	ENE
	30-Jul-2018	05:00	1.5	SW
	30-Jul-2018	06:00	1.4	SW
	30-Jul-2018	07:00	1.3	NNE
	30-Jul-2018	08:00	1.7	NNE
	30-Jul-2018	09:00	2.1	W
	30-Jul-2018	10:00	2.3	WNW
	30-Jul-2018	11:00	2.8	WNW
	30-Jul-2018	12:00	3.2	WSW
	30-Jul-2018	13:00	2.6	WNW
	30-Jul-2018	14:00	2.8	Ν
	30-Jul-2018	15:00	2.9	SW
	30-Jul-2018	16:00	2.5	NNE
	30-Jul-2018	17:00	2.2	WSW
	30-Jul-2018	18:00	2	N
	30-Jul-2018	19:00	1.6	N
	30-Jul-2018	20:00	1.6	NNE
	30-Jul-2018	21:00	1.5	NE
	30-Jul-2018	22:00	1.8	NE
	30-Jul-2018	23:00	1.8	SE
	31-Jul-2018	00:00	1.9	NE

II. Mean Wind Speed and Wind Direction

II. Mean Wind	Speed and Wind D	rection	
31-Jul-2018	01:00	1.8	Ν
31-Jul-2018	02:00	1.7	Ν
31-Jul-2018	03:00	1.9	SE
31-Jul-2018	04:00	1.6	SE
31-Jul-2018	05:00	1.5	NE
31-Jul-2018	06:00	1.7	NE
31-Jul-2018	07:00	1.5	ESE
31-Jul-2018	08:00	1.4	ESE
31-Jul-2018	09:00	1.9	SSE
31-Jul-2018	10:00	1.9	SSE
31-Jul-2018	11:00	1.8	NE
31-Jul-2018	12:00	2	ENE
31-Jul-2018	13:00	2	Е
31-Jul-2018	14:00	2	ENE
31-Jul-2018	15:00	2.1	ESE
31-Jul-2018	16:00	1.8	NE
31-Jul-2018	17:00	1.8	ENE
31-Jul-2018	18:00	2	NE
31-Jul-2018	19:00	1.9	NE
31-Jul-2018	20:00	1.9	NNE
31-Jul-2018	21:00	2	ENE
31-Jul-2018	22:00	1.9	NE
31-Jul-2018	23:00	1.9	ESE

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Impact Air and Noise Monitoring Schedule for July 2018

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul
		1 hr TSP X3 AM2, AM3(A) 24-hr TSP AM2(A),AM3(B) AM4(C),AM5	1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9			
8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	13-Jul	14-Jul
	1 hr TSP X3 AM2, AM3(A) 24-hr TSP AM2(A),AM3(B) AM5	1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9 24-hr TSP AM4(C)			24-hr TSP AM2(A),AM3(B) AM4(C),AM5	1 hr TSP X3 AM2, AM3(A)
15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul
	1 hr TSP X3 AM4(C), AM5			24-hr TSP AM2(A),AM3(B) AM4(C),AM5	1 hr TSP X3 AM2, AM3(A) AM4(C), AM5 Noise M6(A) M7, M8, M9	
22-Jul	23-Jul	24-Jul	25-Jul	26-Jul	27-Jul	28-Jul
			24-hr TSP AM2(A),AM3(B) AM4(C),AM5	1 hr TSP X3 AM2, AM3(A) AM4(C), AM5 Noise M6(A) M7, M8, M9		
29-Jul	30-Jul	31-Jul				
The sheddare to be she it has		24-hr TSP AM2(A),AM3(B) AM4(C),AM5				

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

AM2 - Lee Kau Yan Memorial School AM2(A) - Ng Wah Catholic Secondary School AM3(A) - Holy Trinity Bradbury Centre AM3(B) - Hong Kong Family Planning Association AM4(C) - New Pumping Station under Contract KL/2012/03 AM5 - CCC Kei To Secondary School

Noise Monitoring Station

M6(A) - Oblate Primary School M7 - CCC Kei To Secondary School M8 - Po Leung Kuk Ngan Po Ling College M9 - Tak Long Estate

Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Tentative Impact Air and Noise Monitoring Schedule for August 2018

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	ř.	ľ	1-Aug	2-Aug	3-Aug	4-Aug
			1 hr TSP X3 AM2, AM3(A) AM4(C), AM5 Noise M6(A) M7, M8, M9			
5-Aug	6-Aug	7-Aug	8-Aug	9-Aug	10-Aug	11-Aug
	24-hr TSP AM2(A),AM3(B) AM4(C),AM5	1 hr TSP X3 AM2, AM3(A) AM4(C), AM5 Noise M6(A) M7, M8, M9				24-hr TSP AM2(A),AM3(B) AM4(C),AM5
12-Aug	13-Aug	14-Aug	15-Aug	16-Aug	17-Aug	18-Aug
	1 hr TSP X3 AM2, AM3(A) AM4(C), AM5 Noise M6(A) M7, M8, M9				1 hr TSP X3 AM4(C), AM5 24-hr TSP AM2(A),AM3(B) AM4(C),AM5	1 hr TSP X3 AM2, AM3(A)
19-Aug	20-Aug	21-Aug	22-Aug	23-Aug	24-Aug	25-Aug
				1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9 24-hr TSP AM2(A),AM3(B) AM4(C),AM5	1 hr TSP X3 AM2, AM3(A)	
26-Aug	27-Aug	28-Aug	29-Aug	30-Aug	31-Aug	
	27.110	20.118	1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9 24-hr TSP AM2(A),AM3(B) AM4(C),AM5	1 hr TSP X3 AM2, AM3(A)		

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

AM2 - Lee Kau Yan Memorial School AM2(A) - Ng Wah Catholic Secondary School AM3(A) - Holy Trinity Bradbury Centre AM3(B) - Hong Kong Family Planning Association AM4(C) - New Pumping Station under Contract KL/2012/03 AM5 - CCC Kei To Secondary School

Noise Monitoring Station

M6(A) - Oblate Primary School M7 - CCC Kei To Secondary School M8 - Po Leung Kuk Ngan Po Ling College M9 - Tak Long Estate

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION


8:50 9:50 10:50	Cloudy	400 F
		122.5
10.20	Cloudy	118.1
10.00	Cloudy	120.0
13:00	Sunny	140.4
14:00	Sunny	149.2
15:00	Sunny	154.3
13:00	Cloudy	211.6
14:00	Cloudy	217.5
15:00	Cloudy	220.2
13:00	Sunny	213.0
14:00	Sunny	212.0
15:00	Sunny	218.9
13:00	Sunny	92.6
14:00	Sunny	96.1
15:00	Sunny	86.0
	Average	158.2
	Maximum	220.2
	Minimum	86.0
- Holy Trini	ty Bradury Centre	
Time	Weather	Particulate Concentration (µg/m3)
13:00	Cloudy	91.4
14:00	Cloudy	96.5
15:00	Cloudy	95.0
9:00	Sunny	112.0
10:00	Sunny	118.7
11:00	Sunny	109.9
9:00	Cloudy	184.5
10:00	Cloudy	183.2
11:00	Cloudy	177.0
9:00	Sunny	189.6
10:00	Sunny	125.0
11:00	Sunny	194.2
9:00	Sunny	85.0
10:00	Sunny	81.5
11:00	Sunny	87.6
	Average	128.7
	Maximum	194.2 81.5
	15:00 13:00 14:00 15:00 13:00 14:00 15:00 - Holy Trini Time 13:00 14:00 15:00 9:00 10:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 10:00 10:00 10:00 10:00	15:00 Cloudy 13:00 Sunny 14:00 Sunny 15:00 Sunny 13:00 Sunny 13:00 Sunny 13:00 Sunny 13:00 Sunny 14:00 Sunny 14:00 Sunny 14:00 Sunny 15:00 Sunny Average Maximum Minimum Minimum - Holy Trinity Bradury Centre Time Time Weather 13:00 Cloudy 14:00 Cloudy 15:00 Cloudy 10:00 Sunny 10:00 Sunny <tr tr=""> 10:00 Su</tr>


Appendix E - 1-hour TSP Monitoring Results

Appendix E	- 1-hour	TSP	Monitoring	Results
------------	----------	-----	------------	---------

Location AM4(C	C) - New Pun	nping Station	
Date	Time	Weather	Particulate Concentration (µg/m3)
4-Jul-18	9:00	Sunny	206.8
4-Jul-18	10:00	Sunny	191.2
4-Jul-18	11:00	Sunny	208.6
10-Jul-18	9:00	Sunny	171.8
10-Jul-18	10:00	Sunny	164.3
10-Jul-18	11:00	Sunny	203.8
16-Jul-18	9:00	Sunny	270.2
16-Jul-18	10:00	Sunny	267.4
16-Jul-18	11:00	Sunny	286.5
20-Jul-18	9:00	Sunny	227.0
20-Jul-18	10:00	Sunny	236.1
20-Jul-18	11:00	Sunny	237.0
26-Jul-18	13:00	Sunny	218.3
26-Jul-18	14:00	Sunny	219.4
26-Jul-18	15:00	Sunny	214.7
		Average	221.5
		Maximum	286.5
		Minimum	164.3

Location AM5 - C	CC Kei To S	econdary School	
Date	Time	Weather	Particulate Concentration (µg/m3)
4-Jul-18	14:00	Sunny	98.1
4-Jul-18	15:00	Sunny	93.9
4-Jul-18	16:00	Sunny	101.7
10-Jul-18	13:00	Sunny	114.6
10-Jul-18	14:00	Sunny	113.3
10-Jul-18	15:00	Sunny	106.9
16-Jul-18	13:00	Sunny	231.5
16-Jul-18	14:00	Sunny	222.7
16-Jul-18	15:00	Sunny	237.4
20-Jul-18	13:00	Cloudy	180.4
20-Jul-18	14:00	Cloudy	183.8
20-Jul-18	15:00	Cloudy	170.5
26-Jul-18	9:00	Sunny	208.7
26-Jul-18	10:00	Sunny	204.4
26-Jul-18	11:00	Sunny	206.3
		Average	164.9
		Maximum	237.4
		Minimum	93.9





APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix F - 24-hour TSP Monitoring Results

Location AM2(A) - Ng Wah Catholic Secondary School

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	e (m ³ /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
3-Jul-18	Cloudy	302.2	755.0	2.9968	3.0796	0.0828	1920.2	1944.2	24.0	1.22	1.22	1.22	1756.2	47.1
9-Jul-18	Sunny	302.1	757.3	2.9622	3.0178	0.0556	1968.2	1992.2	24.0	1.22	1.22	1.22	1759.2	31.6
13-Jul-18	Cloudy	298.9	756.1	3.2649	3.3123	0.0474	2016.2	2040.2	24.0	1.23	1.23	1.23	1767.4	26.8
19-Jul-18	Cloudy	301.9	756.1	3.3105	3.3500	0.0395	2064.2	2088.2	24.0	1.22	1.22	1.22	1753.6	22.5
25-Jul-18	Sunny	302.9	758.0	3.2807	3.3436	0.0629	2112.2	2136.2	24.0	1.22	1.22	1.22	1752.9	35.9
31-Jul-18	Sunny	303.5	757.5	3.6310	3.6880	0.0570	2160.2	2184.2	24.0	1.22	1.22	1.22	1750.6	32.6
													Min	22.5
													Max	47.1
													Average	32.8

Location AM3(B) - Hong Kong Family Planning Association


Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	e (m ³ /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	$(\mu g/m^3)$
3-Jul-18	Cloudy	302.7	755.4	2.9940	3.0888	0.0948	865.2	889.2	24.0	1.23	1.23	1.23	1768.4	53.6
9-Jul-18	Sunny	302.4	757.2	2.9742	3.1066	0.1324	889.2	913.2	24.0	1.23	1.23	1.23	1771.4	74.7
13-Jul-18	Cloudy	299.2	756.5	2.9922	3.0524	0.0602	913.2	937.2	24.0	1.24	1.24	1.24	1780.1	33.8
19-Jul-18	Cloudy	301.6	756.4	3.2836	3.3561	0.0725	937.2	961.2	24.0	1.23	1.23	1.23	1772.8	40.9
25-Jul-18	Sunny	302.4	758.1	2.9969	3.1133	0.1164	961.2	985.2	24.0	1.22	1.22	1.22	1761.1	66.1
31-Jul-18	Sunny	303.7	757.3	2.8560	2.8967	0.0407	985.2	1009.2	24.0	1.22	1.22	1.22	1756.4	23.2
													Min	23.2
													Max	74.7
													Average	48.7


Location AM4(C) - New Pumping Station under Contract KL/2012/03

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	$(\mu g/m^3)$
3-Jul-18	Cloudy	302.3	754.9	2.9667	3.0464	0.0797	1241.1	1265.1	24.0	1.21	1.21	1.21	1740.2	45.8
10-Jul-18	Sunny	302.5	757.3	3.0016	3.1257	0.1241	1265.1	1289.1	24.0	1.21	1.21	1.21	1742.4	71.2
13-Jul-18	Cloudy	298.8	756.3	2.9958	3.0918	0.0960	1289.1	1313.1	24.0	1.22	1.22	1.22	1752.4	54.8
19-Jul-18	Cloudy	301.7	756.2	3.2613	3.3281	0.0668	1313.1	1337.1	24.0	1.21	1.21	1.21	1743.5	38.3
25-Jul-18	Sunny	302.7	758.0	3.2954	3.3708	0.0754	1337.1	1361.1	24.0	1.21	1.21	1.21	1742.7	43.3
31-Jul-18	Sunny	302.5	758.1	2.8381	2.9032	0.0651	1361.1	1385.1	24.0	1.21	1.21	1.21	1743.4	37.3
													Min	37.3
													Max	71.2
													Average	48.5

Location AM5 - CCC Kei To Secondary School

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	e (m ³ /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
3-Jul-18	Cloudy	301.9	754.6	2.9836	3.0290	0.0454	1346.0	1370.0	24.0	1.22	1.22	1.22	1751.8	25.9
9-Jul-18	Sunny	302.7	757.1	2.9840	3.0315	0.0475	1370.0	1394.0	24.0	1.22	1.22	1.22	1752.4	27.1
13-Jul-18	Cloudy	298.6	756.8	2.9696	3.0032	0.0336	1394.0	1418.0	24.0	1.23	1.22	1.23	1764.4	19.0
19-Jul-18	Cloudy	301.6	756.7	3.2945	3.3261	0.0316	1418.0	1442.0	24.0	1.22	1.22	1.22	1755.2	18.0
25-Jul-18	Sunny	302.5	758.4	2.9922	3.0329	0.0407	1442.0	1466.0	24.0	1.22	1.22	1.22	1754.5	23.2
31-Jul-18	Sunny	302.8	757.8	2.8802	2.9165	0.0363	1466.0	1490.0	24.0	1.22	1.22	1.22	1752.9	20.7
													Min	18.0
													Max	27.1
													Average	22.3





APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION


Appendix G - Noise Monitoring Results


Location M6(A	Location M6(A) - Oblate Primary School											
					Un	it: dB (A) (30-min)						
Date	Time	Weather	Mea	sured Noise I	Level	Baseline Level	Construction Noise Level					
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}					
4-Jul-18	14:00	Sunny	65.2	68.2	61.1		59.3					
10-Jul-18	13:45	Sunny	63.2	65.9	58.3	63.9	63.2 Measured \leq Baseline					
20-Jul-18	14:00	Cloudy	61.5	63.4	59.1	03.9	61.5 Measured \leq Baseline					
26-Jul-18	14:30	Sunny	64.1	66.9	62.8		50.6					

Location M7 -	Location M7 - CCC Kei To Secondary School										
					Uni	t: dB (A) (30-min)					
Date	Time	Weather	Mea	sured Noise I	Level	Baseline Level	Construction Noise Level				
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}				
4-Jul-18	15:00	Sunny	65.0	67.6	62.4		65.0 Measured \leq Baseline				
10-Jul-18	13:05	Sunny	67.2	70.4	60.3	68.7	67.2 Measured \leq Baseline				
20-Jul-18	13:15	Cloudy	63.4	65.3	60.9	00.7	63.4 Measured \leq Baseline				
26-Jul-18	11:30	Sunny	71.9	74.8	69.3		69.1				

Location M8 -	Location M8 - Po Leung Kuk Ngan Po Ling College						
			Unit: dB (A) (30-min)				
Date	Time	Weather	Mea	sured Noise I	_evel	Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}
4-Jul-18	13:00	Sunny	72.3	61.8	57.7		71.9
10-Jul-18	15:00	Sunny	65.3	67.2	62.1	61.9	62.6
20-Jul-18	15:00	Cloudy	63.3	64.9	59.8	01.9	57.7
26-Jul-18	15:10	Sunny	64.2	66.7	61.4		60.3

Location M9 - Tak Long Estate								
				Unit: dB (A) (30-min)				
Date	Time	Weather	Mea	sured Noise I	Level	Baseline Level	Construction Noise Level	
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}	
4-Jul-18	10:00	Sunny	61.0	61.7	58.6		54.5	
10-Jul-18	16:45	Sunny	66.1	68.7	60.5	59.9	64.9	
20-Jul-18	10:00	Sunny	63.7	65.9	60.4	59.9	61.4	
26-Jul-18	13:00	Sunny	62.7	63.6	60.2		59.5	





APPENDIX H SUMMARY OF EXCEEDANCE

Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Appendix H – Summary of Exceedance

Exceedance Report for Contract No. KL/2012/03

(A) Exceedance Report for Air Quality (NIL in the reporting month)

(B) Exceedance Report for Construction Noise (One Limit Level exceedance was recorded at monitoring station M8 – Po Leung Kok Ngan Po Ling College on 4 July 2018.)

Cause of exceedance(s)

The exceedance was considered non-related to the Contract works:

- According to field staffs' observation during the noise monitoring, the major noise source came from the Operation of excavator and dump truck and traffic activities.
- The work at Road L19 is completed on 7th September 2017 and handed over to Highways Department (see the enclosed document), the nearest construction works area (Sewage Pumping Station NPS) under this Contract is over 900m from the monitoring station M8.




Figure 1 – The distance between Noise Monitoring Station (M8) and Sewage Pumping Station NPS

• As the nearest noise source from Contractor is over 900m from the monitoring station (M8), no noise impact would be anticipated from the Contractor's construction area, the Limit Level exceedance was considered to be non-related to this Contract.

ET's conclusions/recommendations for mitigation

- The exceedance was considered non-related to the Contract works.
- No further mitigation measures would be implemented by the Contractor.

(C) Exceedance Report for Landscape and Visual (NIL in the reporting month)

均安建築有限公司 KWAN ON CONSTRUCTION CO. LTD.

10th January 2018

AECOM Asia Co., Ltd. 8/F, Grand Central Plaza, Tower 2, 138 Shatin Rural Committee Road, Shatin, NT

By Hand

Attn: Ir W K Leung

Dear Sir,

Contract No. KL/2012/03cladding Kai Tak Development – Stage 4 Infrastructure at former north apron area <u>Re: Completion of Works for Road L19 and Letter of Undertaking to carry out</u> <u>Outstanding Works</u>

The works in Road L19 had been substantially completed and had satisfactorily passed any final test as prescribed by the contract on18th August 2017 though road opening was postponed to 7th September 2017 not due to the fault on our side. So, we write to request the Engineer to issue a certificate of completion in respect of the works in Road L19 on the date of 18^{th} August 2017.

By virtue of G.C.C Clause 53(1), this letter also serves the purpose as our affirmation of undertaking any outstanding work at Road L19 during the maintenance period from the aforesaid date onwards.

Thank you for your kind attention

Yôurs faithfully,

Lew Albert NG

cc. K.O. Head Office

KL/2012/03/6062

APPENDIX I SITE AUDIT SUMMARY

Checklist Reference Number	180706
Date	6 July 2018
Time	14:30-16:00

		Related
Ref. No.	Non-Compliance	Item No
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.: 180629), no environmental deficiency was identified during site inspection.	

· · · · · · · · · · · · · · · · · · ·	Name	Signature	Date
Recorded by	Tommy Cheng	Trank	9 July 2018
Checked by	Dr. Priscilla Choy	NT	9 July 2018
	Di. Histina Choy		9 July 2

Checklist Reference Number	18013
Date	13 July 2018
Time	10:00-12:00

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	•
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.: 180706), no environmental	
	deficiency was identified during site inspection.	

	Name	Signature	Date
Recorded by	Tommy Cheng	T	17 July 2018
Checked by	Dr. Priscilla Choy	WI	17 July 2018
· · · · · · · · · · · · · · · · · · ·			

Checklist Reference Number	18018
Date	18 July 2018
Time	10:00-12:00

		Related
Ref. No.	Non-Compliance	Item No
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.: 180713), no environmental deficiency was identified during site inspection.	

	Name	Signature	Date
Recorded by	Tommy Cheng	Two	19 July 2018
Checked by	Dr. Priscilla Choy	WI	19 July 2018

Checklist Reference Number	18027
Date	27 July 2018
Time	10:00-12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.: 180718), no environmental deficiency was identified during site inspection.	

	Name	Signature	Date
Recorded by	Tommy Cheng	7	27 July 2018
Checked by	Dr. Priscilla Choy	WZ	27 July 2018
		1	E

Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-344/2009 - New Sewage Pumping Stations serving Kai Tak Development

Checklist Reference Number	180706	
Date	6 July 2018	
Time	14:30-16:00	

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
180706-001	• The debris and litters should be removed within the U-channel to avoid blockage of drainage system.	B15
	C. Air Quality	
180706-002	• The stockpile should be covered by impervious material properly to avoid dust generation.	C7
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
180706-R03	General refuse should be disposed regularly to avoid accumulation.	Eli
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.: 180629), all environmental deficiency was rectified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	Tommy Cheng	Trac	9 July 2018
Checked by	Dr. Priscilla Choy	WIL	9 July 2018

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	180713
Date	13 July 2018
Time	10:00-12:00

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
180713-R01	• The stockpile should be covered completely by impervious material for dust suppression.	С7
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.: 180629), all environmental deficiencies were rectified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	Tommy Cheng	The	17 July 2018
Checked by	Dr. Priscilla Choy	WI	17 July 2018
	3		

.

Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-344/2009 - New Sewage Pumping Stations serving Kai Tak Development

Checklist Reference Number	180718	
Date	18 July 2018	
Time	10:00-12:00	

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	~
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
180713-001	Dusty stockpile should be covered by impervious material properly.	C 7
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.: 180713), the item no. 180713-R01 was remarked as item no. 180718-O01 for further improvement/rectification.	

	Name	Signature	Date
Recorded by	Tommy Cheng	7~~~	19 July 2018
Checked by	Dr. Priscilla Choy	WA	19 July 2018

Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-344/2009 - New Sewage Pumping Stations serving Kai Tak Development

Checklist Reference Number	180727
Date	27 July 2018
Time	10:00-12:00

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
180727-001	• The NRMM label should be displayed at the conspicuous position of PME.	C19
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.: 180718), the environmental deficiency was improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	Tommy Cheng	Tom	27 July 2018
Checked by	Dr. Priscilla Choy	hZ	27 July 2018

APPENDIX J EVENT ACTION PLANS

Event/Action Plan for Air Quality

EVENT	ACTION					
	ET	IEC	ER	CONTRACTOR		
Action Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Notify Contractor.	1. Rectify any unacceptable practice;		
exceeded by	causes of exceedance;	by ET;		2. Amend working methods if		
one sampling	2. Inform Contactor, IEC and ER;	2. Check Contractor's working		appropriate.		
	3. Repeat measurement to confirm finding.	method.				
Action Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Confirm receipt of notification	1. Discuss with ET and IEC on proper		
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	remedial actions;		
two or more	2. Inform Contractor, IEC and ER;	2. Check Contractor's working	2. Notify Contractor;	2. Submit proposals for remedial		
consecutive	3. Increase monitoring frequency to daily;	method;	3. In consolidation with the IEC,	actions to ER and IEC within three		
sampling	4. Discuss with IEC and Contractor on	3. Discuss with ET and Contractor on	agree with the Contractor on the	working days of notification;		
	remedial actions required;	possible remedial measures;	remedial measures to be	3. Implement the agreed proposals;		
	5. Assess the effectiveness of	4. Advise the ER on the effectiveness	implemented;	4. Amend proposal if appropriate.		
	Contractor's remedial actions;	of the proposed remedial measures.	4. Supervise implementation of			
	6. If exceedance continues, arrange		remedial measures;			
	meeting with IEC and ER;		5. Conduct meeting with ET and			
	7. If exceedance stops, cease additional		IEC if exceedance continues.			
	monitoring.					
Limit Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Confirm receipt of notification	1. Take immediate action to avoid		
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	further exceedance;		
one sampling	2. Inform Contractor, IEC, ER, and EPD;	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET and IEC on proper		
	3. Repeat measurement to confirm finding;	method;	3. In consolidation with the IEC,	remedial actions;		
	4. Assess effectiveness of	3. Discuss with ET and Contractor on	agree with the Contractor on the	3. Submit proposals for remedial		
	Contractor's remedial actions and keep	possible remedial measures;	remedial measures to be	actions to ER and IEC within three		

	EPD, IEC and ER informed of	4. Advise the ER on the	implemented;	working days of notification;
	the results.	effectiveness of the proposed	4. Supervise implementation of	4. Implement the agreed proposals.
		remedial measures.	remedial measures;	
			5. Conduct meeting with ET and	
			IEC if exceedance continues.	
Limit Level being	1. Notify IEC, ER, Contractor and	1. Check monitoring data submitted	1. Confirm receipt of notification	1. Take immediate action to avoid
exceeded by	EPD;	by ET;	of exceedance in writing;	further exceedance;
two or more	2. Repeat measurement to confirm	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET, ER and IEC on
consecutive	findings;	method;	3. In consolidation with the IEC,	proper remedial actions;
sampling	3. Carry out analysis of Contractor's	3. Discuss amongst ER, ET, and	agree with the Contractor on the	3. Submit proposals for remedial
	working procedures to identify source and	Contractor on the potential remedial	remedial measures to be	actions to IEC within three working
	investigate the causes of exceedance;	actions;	implemented;	days of notification;
	4. Increase monitoring frequency to	4. Review Contractor's remedial	4. Supervise implementation of	4. Implement the agreed proposals;
	daily;	actions whenever necessary to	remedial measures;	5. Submit further remedial actions if
	5. Arrange meeting with IEC, ER	assure their effectiveness and	5. If exceedance continues,	problem still not under control;
	and Contractor to discuss the	advise the ER accordingly.	consider stopping the Contractor	6. Stop the relevant portion of works
	remedial actions to be taken;		to continue working on that	as instructed by the ER until the
	6. Assess effectiveness of		portion of work which causes the	exceedance is abated.
	Contractor's remedial actions and		exceedance until the	
	keep EPD, IEC and ER informed		exceedance is abated.	
	of the results;			
	7. If exceedance stops, cease additional			
	monitoring.			

Event/Action Plan for Construction Noise

EVENT	ACTION					
	ET	IEC	ER	CONTRACTOR		
Action Level	1. Notify ER, IEC and Contractor;	1. Review the investigation	1. Confirm receipt of	1. Submit noise mitigation		
being	2. Carry out investigation;	results submitted by the ET;	notification of failure in	proposals to IEC and ER;		
exceeded	3. Report the results of investigation	2. Review the proposed remedial	writing;	2. Implement noise mitigation		
	to the IEC, ER and Contractor;	measures by the Contractor and	2. Notify Contractor;	proposals.		
	4. Discuss with the IEC and	advise the ER accordingly;	3. In consolidation with the	(The above actions should be		
	Contractor on remedial measures	3. Advise the ER on the	IEC, agree with the	taken within 2 working days after		
	required;	effectiveness of the proposed	Contractor on the remedial	the exceedance is identified)		
	5. Increase monitoring frequency to	remedial measures.	measures to be implemented;			
	check mitigation effectiveness.	(The above actions should be	4. Supervise the			
	(The above actions should be taken	taken within 2 working days after	implementation of remedial			
	within 2 working days after the	the exceedance is identified)	measures.			
	exceedance is identified)		(The above actions should be			
			taken within 2 working days			
			after the exceedance is			
			identified)			
Limit Level	1. Inform IEC, ER, Contractor and	1. Discuss amongst ER, ET, and	1. Confirm receipt of	1. Take immediate action to		
being	EPD;	Contractor on the potential	notification of failure in	avoid further exceedance;		
exceeded	2. Repeat measurements to confirm	remedial actions;	writing;	2. Submit proposals for remedial		
	findings;	2. Review Contractor's remedial	2. Notify Contractor;	actions to IEC and ER within 3		
	3. Increase monitoring frequency;	actions whenever necessary to	3. In consolidation with the	working days of notification;		
	4. Identify source and investigate the	assure their effectiveness and	IEC, agree with the	3. Implement the agreed		
	cause of exceedance;	advise the ER accordingly.	Contractor on the remedial	proposals;		

5. Carry out analysis of Contractor's	(The above actions should be	measures to be implemented;	4. Submit further proposal if
working procedures;	taken within 2 working days after	4. Supervise the	problem still not under control;
6. Discuss with the IEC, Contractor	the exceedance is identified)	implementation of remedial	5. Stop the relevant portion of
and ER on remedial measures		measures;	works as instructed by the ER
required;		5. If exceedance continues,	until the exceedance is abated.
7. Assess effectiveness of		consider stopping the	(The above actions should be
Contractor's remedial actions and		Contractor to continue	taken within 2 working days after
keep IEC, EPD and ER informed of		working on that portion of	the exceedance is identified)
the results;		work which causes the	
8. If exceedance stops, cease		exceedance until the	
additional monitoring.		exceedance is abated.	
(The above actions should be taken		(The above actions should be	
within 2 working days after the		taken within 2 working days	
exceedance is identified)		after the exceedance is	
 		identified)	

Event/Action Plan for Landscape and Visual

EVENT	ACTION				
ACTION LEVEL	ET	IEC	ER	CONTRACTOR	
Design Check	1. Check final design conforms to the requirements of EP and prepare report.	 Check report. Recommend remedial design if necessary 	1. Undertake remedial design if necessary		
Non-conformity on one occasion	 Identify Source Inform IEC and ER Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed 	 Check report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures. Check implementation of remedial measures. 	 Notify Contractor Ensure remedial measures are properly implemented 	 Amend working methods Rectify damage and undertake any necessary replacement 	
Repeated Non-conformity	1. Identify Source Inform IEC and	1. Check monitoring report	 Notify Contractor Ensure remedial measures are properly 	 Amend working methods Rectify damage and 	

ER	2. Check Contractor's	implemented	undertake any necessary
2. Increase	working method		replacement
monitoring	3. Discuss with ET and		
frequency	Contractor on possible		
3. Discuss remedial	remedial measures		
actions with IEC,	4. Advise ER on		
ER and Contractor	effectiveness of		
4. Monitor remedial	proposed remedial		
actions until	measures		
rectification has	5. Supervise		
been completed	implementation of		
5. If non-conformity	remedial measures.		
stops, cease			
additional			
monitoring			

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

Appendix K - Summary of Implementation Schedule of Mitigation Measures for Construction Phase

Types of Impacts	Mitigation Measures	Status
	8 times daily watering of the work site with active dust emitting activities. Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative dust impacts.	Λ
	 Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission. 	*
	 Misting for the dusty material should be carried out before being loaded into the vehicle. 	^
	 Any vehicle with an open load carrying area should have properly fitted side and tail boards. 	۸
	 Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin. 	^
	 The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation. 	۸
Construction Dust	 The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways insider the site. On- site unpaved roads should be compacted and kept free of lose materials. 	Λ
	 Vehicle washing facilities should be provided at every vehicle exit point. 	^
	 The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete. 	^
	 Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet. 	^
	 Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides. 	^
	 Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites. 	^

	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump, Generator and Water Pump	٨						
	 Good Site Practice: Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. Silencers or muttlers on construction equipment should be utilized and should be properly maintained during the construction program. Mobile plant, if any, should be sited as far away from NSRs as possible. 	^ N/A(1) ^						
	 Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. 	^ ^ ^						
Construction Noise	Scheduling of Construction Works during School Examination Period (i) Provision of low noise surfacing in a section of Road L2; and							
THUISE	(ii) Provision of structural fins(ii) Avoid the constitue faceds of class room facing Road	N/A						
	 (i) Avoid the sensitive façade of class room facing Road L2 and L4; and (ii) Provision of low noise surfacing in a section of Road L2 & L4 	N/A N/A						
	 (i) Provision of low noise surfacing in a section of Road L4 before occupation of Site 111; and 	N/A						
	(ii) Setback of building about 5m from site boundary.	N/A						
	Setback of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2.	N/A						
	 avoid any sensitive façades with openable window facing the existing Kowloon City Road network; and 	N/A						
	 (ii) for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or do not provide the facades with openable window. 	N/A						

(i) avoid any sensitive facades with openable window	N/A
 facing the existing To Kwa Wan Road or provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s) located at less than 55m away from To Kwa Wan Road to no more than 	N/A
 (i) 25m above ground. avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po Kong or other alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to minimise the potential traffic noise impacts from the slip road 	N/A
All the ventilation fans installed in the below will be provided with silencers or acoustics treatment. (i) SPS (ii) ESS (iii) Tunnel Ventilation Shaft (iv) EFTS depot	N/A N/A N/A N/A
Installation of retractable roof or other equivalent measures	N/A
 The following mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including: Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply; Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty pumps; An alarm should be installed to signal emergency high 	N/A N/A N/A
 For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should be provided so that swift actions could be taken in case of malfunction of unmanned facilities. 	N/A
Land-based Construction Construction Runoff	
Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include:	^
 use of sediment traps adequate maintenance of drainage systems to prevent flooding and overflow 	Λ
	 facing the existing To Kwa Wan Road or (ii) provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s) located at less than 55m away from To Kwa Wan Road to no more than 25m above eround. (i) avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po Kong or other alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to minimise the potential traffic noise impacts from the slip road All the ventilation fans installed in the below will be provided with sliencers or acoustics treatment. (i) SPS (ii) ESS (iii) Tunnel Ventilation Shaft (iv) EFTS depot Installation of retractable roof or other equivalent measures The following mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including: Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply; Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty pumps; An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should be provided so that swift actions could be taken in case of malfunction of unmanned facilities. Land-based Construction Land-based Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: use of sediment traps

Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	۸
ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	۸
Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m ³ capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	^
Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m ³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	^
Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	^
Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.	٨
Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	^

All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.

Drainage

It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea.

All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.

All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ.

Sewage Effluent

Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical tollets prior to the commission of the on-site sewer system. Appropriate numbers of portable tollets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.

Stormwater Discharges

Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes

N/A

٨

۸

*

Λ

Λ

Debris and Litter	*
In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials. litter or wastes to marine waters does not occur	*
Construction Works at or in Close Proximity of Storm Culvert or Seafront	
The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low.	^
The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm culvert / nullah.	^
Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works.	^
Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.	^
Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.	^
Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.	^
Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff.	^
Construction effluent, site run-off and sewage should be properly collected and/or treated.	^
Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props to prevent adverse impact on the storm water quality.	^
Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage of construction materials.	^
Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea.	^
	-

	-
Supervisory staff should be assigned to station on site to closely supervise and monitor the works	^
Marine water quality monitoring and audit programme	^
shall be implemented for the proposed sediment treatment operation.	
Good Site Practices It is not anticipated that adverse waste management	
related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during construction activities include:	
 Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site 	^
 Training of site personnel in proper waste management and chemical waste handling procedures 	^
 Provision of sufficient waste disposal points and regular collection for disposal 	^
 Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in 	^
 A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites) 	^
Waste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste	
 Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals 	^
 Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal 	^
 Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force 	^
 Any unused chemicals or those with remaining functional capacity should be recycled 	^
 Proper storage and site practices to minimise the potential for damage or contamination of construction materials 	^
K-7	

Construction and Demolition Material	
 Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact from handling and transportation of C&D material. The mitigation measures include: Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal, the transient stockpiles should be located away from waterfront or storm drains as far as possible 	^
 Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric 	^
 Skip hoist for material transport should be totally 	^
 Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site 	^
 The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores 	^
 The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle 	^
 All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet 	^
 The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading 	^
When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.	
Chemical Waste	
After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation	*
 K-8	I

	General Refuse	
	General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem	*
	CM1 All existing trees should be carefully protected during construction.	٨
Landscape and Visual	CM2 Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.	N/A
	CM3 Control of night-time lighting.	٨
	CM4 Erection of decorative screen hoarding.	^

Remarks:	 Compliance of mitigation measure;
	X Non-compliance of mitigation measure;
	N/A Not Applicable at this stage;
	N/A(1) Not observed;
	• Non-compliance but rectified by the contractor;
	* Recommendation was made during site audit but improved/rectified by the contractor.

APPENDIX L SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

Reporting Month: July 2018

Log Ref.	Received DateDetails of Warning / Summons and Successful ProsecutionsInvestigation/Mitigation Action		Status	
N/A	N/A	N/A	N/A	N/A

Warnings / Summons and Successful Prosecutions received in the reporting month

Remarks: No warning/summon and prosecution were received in the reporting period.

Complaint Log

EPD Complaint Ref No.	Date of Complaint						
N/A	N/A	N/A	N/A	N/A			

APPENDIX M GENERATED WASTE QUANTITY

APPENDIX IV Monthly Summary Waste Flow Table

(PS Clause 1.86)

Name of Department: CEDD

Contract No. : KL/2012/03

Monthly Summary Waste Flow Table for July 2018 (year) (in tons)


			Actual	Quantities of In	nert C&D Mater	ials Generated M	Aonthly	Actual Quantities of C&D Wastes Generated Monthly				
Month	Total Disposal Loads	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse
	(No.s)	(in tons)	0	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)
2013 (Oct - Dec) Sub-Total	108	463.69	0	0	0	0	0	0	0	0	0	463.69
2014 (Jan – Dec) Sub-Total	24	16925.7	0	0	16798.93	83.66	1804.27	0	0	0	0	43.11
2015 (Jan – Dec) Sub-Total	284	81859.97	0	0	38291.91	43457.21	19920	0	0	0	0	310.26
2016 (Jan – Dec) Sub-Total	3369	50762.64	0	0	0	49894.67	4020	0	0	0	0	867.95
2017 (Jan – Dec) Sub-Total	2737	39615.16	0	0	0	38996.26	0	0	0	0	0	603.11
Jan-18	48	575.23	0	0	0	497.91	0	0	0	0	0	77.32
Feb-18	10	81.78	0	0	0	30.34	0	0	0	0	0	51.44
Mar-18	59	869.93	0	0	0	817.87	0	0	0	0	0	52.06
Apr-18	14	136.71	0	0	0	91.67	0	0	0	0	0	45.04
May-18	327	5176.05	0	0	0	5125.76	0	0	0	0	0	50.29
Jun-18	14	141.28	0	0	0	104.01	0	0	0	0	0	37.27
Jul-18	22	188.88	0	0	0	121.23	0	0	0	0	0	67.65
Aug-18												
Sep-18												
Oct-18												
Nov-18												
Dec-18												
Total	7016	196797.02	0	0	55090.84	139220.6	25744.27	0	0	0	0	2669.19

APPENDIX N CONSTRUCTION PROGRAMME

											0.01								
Auto. Auto. <th< th=""><th>D</th><th></th><th></th><th></th><th>1</th><th></th><th></th><th></th><th></th><th></th><th>Jan</th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th></th<>	D				1						Jan								
Mon. 1999. Source 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Source 2000 Source 2000 Mon. 2000 Mon. 2000 Mon. 2000 Source 2000 Source 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000 Mon. 2000<	1 2					9/19													
20. 20. Ave. 1991 (1991) 20. 20. 20. 20. 20. 20. 20. 20. 20. 20.	3	Setting out site boundary and site clearance	19 days	Thu Oct 3, '13	Mon Oct 21, '13	9/19													
Bits Halls Processor <	5 5 7	Obtain underground utilities plans	60 days	Mon Oct 7, '13	Thu Dec 5, '13		10/13 10/7			12/5									
 Posteriorian (Posterior) Posteriorian (Poste	, 3 7	Works for Road L6 Submission / approval of construction materials, method	1193 days	Tue Oct 22, '13	Thu Jan 26, '17		10/2 10/2	22							++				
 Marka 1997, 1977, 1972, 1973, 1974,	0	Plant mobilization							12/11	12/ 18	.7	⊩1/ 16							
Description Order LSC/211 Addites in Control of Market in Con	2	Excavation to the formation level for B5 at CH72 - CH221	70 days	Fri Jan 17, '14	Thu Mar 27, '14						1/17					III3/27			
Description of the chain of the ch	3 4										1/	25 🔽			 3/5 3/2				
Instruction of the second se	5 6	Backfilling to B5 at CH48 - CH221	90 days 125 days	Mon Apr 13, '15	Sat Aug 15, '15														5 <i>1</i> 27
BMC 2014: be United B BML and TA BML and TA Control model for CP 100-00 CONTROL MARK STORE CP 100-00 CONTROL MARK STORE CP 100-00 Control model for CP 100-00 CONTROL MARK STORE CP 100-00 CONTROL MARK STORE CP 100-00 Control model for CP 100-00 CONTROL MARK STORE CP 100-00 CONTROL MARK STORE CP 100-00 Control model for CP 100-00 CONTROL MARK STORE CP 100-00 CONTROL MARK STORE CP 100-00 Control model for CP 100-00 CONTROL MARK STORE CP 100-00 CONTROL MARK STORE CP 100-00 Control model for CP 100-00 CONTROL MARK STORE CP 100-00 CONTROL MARK STORE CP 100-00 Control model for CP 100-00 CONTROL MARK STORE CP 100-00 CONTROL MARK STORE CP 100-00 Control model for CP 100-00 CONTROL MARK STORE CP 100-00 CONTROL MARK STORE CP 100-00 Control model for CP 100-00 CONTROL MARK STORE CP 100-00 CONTROL MARK STORE CP 100-00 Control model for CP 100-00 CONTROL MARK STORE CP 100-00 CONTROL MARK STORE CP 100-00 Control model for CP 100-00 CONTROL MARK STORE CP 100-00 CONTROL MARK STORE CP 100-00 Control model for CP 100-00 CONTROL MARK STORE CP 100-00 CONTROL MARK STORE CP 100-00 Control model for CP 100-00 CONTROL MARK STORE CP 100-00 CONTROL MARK STORE C	7	materials and method statements and temporary works for	40 days	Fri Jan 10, '14	Tue Feb 18, '14						/10 🔯			<u>≫ 2/18</u>					
Control 1. Second 2.	8	FMH10_350 under box culvert B5	73 days														5.	/1	
Description Bestard Processor Bestard Processor Description Bestard Processor Bestard Processor Bestard Processor	/	Construct the base slab of B5 at CH0 - CH48	50 days	Thu Aug 7, '14	Thu Sep 25, '14														
web: Market Schwarz Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 Section 2010 S	2	Backfilling to B5 at CH0 - CH48	100 days	Tue Nov 25, '14	Wed Mar 4, '15														
1 Subjects Su	.5	season (Variation Order to be issued) Laying sewerage drain from FMH 1K3 1 to 345 and 1K1 1 to		,															
End and any analysis where it is a second	5	Install 250mm, 300mm dia.FWM CHD200-CHD394 and 200mm	90 days	Sat Oct 24, '15	Thu Jan 21, '16														
 Control of the cap big properties (5) Option (7) Control of the cap big properties (7) Control of the cap b	6	Install irrigation system above B5																	
Construction Soley	8	Construct road gully and gully pipe above B5	50 days	Wed May 11, '16	Wed Jun 29, '16														
1 Unit constrainting 0-Constrainting	0	Construct flexible carriageway Installation of utility by the utility undertakers along proposed	50 days	Sat Jul 30, '16	Sat Sep 17, '16														
 Control Copy, Status as an decret name Gold, S. S.	23	Install street lighting			,														
Society Clickology and one wild to prove the society of		Construct footpath, planting area and concrete run-in	60 days	Sat Jul 16, '16	Tue Sep 13, '16														
Control band a larger of some: Size		footpath CHC150-350	-																
0 Contract multicly (Fig. 11) 200 64 auc. The No. 25, 44 Sub. 115 1 Contract multicly (Fig. 11) 200 64 auc. Fig. 2013 Sub. 21, 55 2 Contract multicly (Fig. 11) 200 64 auc. Fig. 2013 Sub. 21, 55 2 Contract multicly (Fig. 11) 200 Sub. 200 Fig. 2013 Sub. 21, 55 3 Contract multicly (Fig. 11) 200 Sub. 200 Fig. 2013 Sub. 21, 55 3 Contract multicly (Fig. 11) 200 Sub. 200 Sub. 200 Sub. 200 Sub. 200 2 Contract multicly (Fig. 11) 200 Sub. 200	7 8																		
1 Logic result (ML) 2005 201 66 case Fr. Fr. 2010.11 56 car 20.11 0 Convert marked (CML) 2005 481 70 case 70 case 70 case 70 case 1 Logic testinal and case and 2002 116 70 case 70 case 70 case 70 case 1 Logic testinal and case 70 case 70 case 70 case 70 case 1 Logic testinal and case 70 case 70 case 70 case 70 case 1 Logic testinal and case 70 case 70 case 70 case 70 case 1 Logic testinal and case 70 case 70 case 70 case 70 case 1 Logic testinal and case 70 case 70 case 70 case 70 case 1 Logic testinal and case 70 case 70 case 70 case 70 case 1 Logic testinal and case 70 case 70 case 70 case 70 case 1 Logic testinal and case 70 case 70 case 70 case 70 case 1 Logic testinal and case </td <td>9</td> <td></td>	9																		
 Lorg even expands the transmission of the second transmission	1	Laying sewerage drain from FMH10_310 to 320	65 days	Fri Feb 20, '15	Sat Apr 25, '15														
Light growth the advances of the SM-1918 b B 98 App Sci Light S 98 App <	3	Laying sewerage drain from FMH10_330 to 345	70 days	Fri Dec 12, '14	Thu Feb 19, '15														
Solid In BS Auty serving faits for 20011, 100 m 000 Of 40 Solid 200 m 100 m 000	5	Laying storm drains and manhole from SMH1502 to B5	78 days	Sat Oct 31, '15	Sat Jan 16, '16														
0 0	7	SMH21 to B5																	
0 0	-8 -9	Construct manhole (FMH10_360 & 370)	60 days	Tue Mar 3, '15	Fri May 1, '15														
2 Users word: data and canadar (SME1026 to 1939) 102 allow (SME1026 to 1935) 102 allow (SME102 to 1935) <td< td=""><td>0</td><td>Construct manhole (FMH10_350) Laying sewerage drain for FMH10_370 to PS2 & FMH90_80 to</td><td>90 days</td><td>Thu Jun 11, '15</td><td>Tue Sep 8, '15</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>	0	Construct manhole (FMH10_350) Laying sewerage drain for FMH10_370 to PS2 & FMH90_80 to	90 days	Thu Jun 11, '15	Tue Sep 8, '15														
I Logge area from and marked CMH 00 (b) (b) 200 00.487 Work Dec 20.15 Single area from and marked CMH 00 (b) (b) 201.6 1821 (b) 00.487 Work Dec 20.15 Single 27.15 2 Logge area from and marked CSMH 201 (b) 00.487 Work Dec 20.15 Single 27.15 Market Dec 20.15 Single 27.15 2 More port PMA and SMM page and fixings not varies 00.487 Work Nr.15 Single 27.15 Single 27.15 3 Declar Symmetry of PMA and SMM page and fixings not varies 00.487 Work 77.16 Work 27.15 Single 27.15 4 Declar Symmetry of PMA and SMM DIOLODO CHIDOU on 200cm SWM 00.487 Work 77.16 Work 27.15 Single 27.15 5 Declar Symmetry and solvent on commetry 00.487 Work 77.16 Work 27.15 Single 27.15 1 CHOMALTION and commetry 00.487 Work 77.16 Work 27.15 Single 27.15 2 Concort View and work work work work work work work work	2	Laying storm drain and manhole (SMH1906 to 1909)																	
6 Lype control and and number GMH 201 to 2004 & 1021 to 40 Gaps The Mar 17, 16 Men Arr 25, 16 7 Monitation of number of the statements of t	5 4 5	Laying storm drain and manhole (SMH1904 to 1906) Laying storm drain and manhole from existing storm drain to	90 days	Fri Dec 18, '15	Wed Mar 16, '16														
2 Schemistics of approval of sciencific materials and nucleod 30 days Sate Fib A, '14 Sine Mar 9, '14 8 Delevery of PNM and SWM (press and finings and values 60 days Wel AMD 37, '15 Sin Jul 17, '15 9 circle 10 of PL/CRU 100 (CLD) COLD CLD) COLD and 20 days No days Fib In 27, '16 Wel AMD 37, '16 9 circle 10 of PL/CRU 100 and 20 days Sin Jul 27, '16 The Sin Jul 27, '16 1 circle 10 of PL/CRU 100 and 20 days Wel Amg 37, '16 The Sin Jul 27, '16 1 circle 10 of PL/CRU 100 and 20 days Wel Amg 37, '16 The Sin Jul 27, '16 2 circle 10 of PL/CRU 100 and 20 days The Jul 22, '16 Wel Amg 37, '16 2 circle 10 of PL/CRU 100 and 20 days The Jul 22, '16 Wel Amg 37, '16 1 circle 10 of PL/CRU 100 and 20 days The Jul 22, '16 Wel Amg 37, '16 2 circle 10 of PL/CRU 100 and 20 days The Jul 22, '16 Wel Amg 37, '16 2 circle 10 of PL/CRU 100 and 20 days The Jul 22, '16 Wel Amg 37, '16 2 circle 10 of PL/CRU 100, '16 So Jul 20, '16 Wel Amg 37, '16	6	Laying storm drain and manhole (SMH1901 to 1904 & 1921 to	40 days	Thu Mar 17, '16	Mon Apr 25, '16														
8 Delivery of FWM and SWM press and fittings and values 60 days Weid May 13, 15 Sat Fall 11, 15 9 beald Storm 6LPAN CHEDIOCHED200 and 200ms SWM 70 days The May 2, 16 The Azy 2, 16 0 beald Storm 6LPAN CHEDIOCHED200 and 200ms SWM 70 days 71 has 24, 16 The Azy 2, 16 0 beald Storm 6LPAN CHEDOCHED200 and 200ms SWM 70 days 71 has 24, 16 The Azy 2, 16 0 beald Higher 6LPAN CHEDOCHED200 and 200ms SWM 70 days 71 has 24, 16 The Azy 2, 16 0 beald Higher 6LPAN CHEDOCHED200 and 200ms SWM 70 days 71 has 24, 16 71 has 24, 16 10 beald Higher 6LPAN CHEDOCHED200 and 200ms SWM 70 days 71 has 24, 16 71 has 24, 16 11 beald Higher 6LPAN CHEDOCHED200 and 200ms SWM 70 days 71 has 24, 16 71 has 24, 16 12 beald mice fight and and provide mode and datager and the 20 days 71 has 24, 16 71 has 24, 16 71 has 24, 16 12 beald mice fight and and provide mode 30 days The May 1, 16 71 has 24, 16 71 has 24, 16 12 consonnet forohand and dataprovide mode 30	7	Submission / approval of construction materials and method	30 days	Sat Feb 8, '14	Sun Mar 9, '14							2	8		<u>∞ 3/9</u>				
CPC100-CHC200 CPC100-CHC200 CPC100-CHC200 Imail 43Contra (a) FWA CHD0-CHC1000 and 200mn 8WM 40 days The Aug 2, 16 Pressure tarks, allowing and wash-out function and fire 30 days The Jul 2X, 16 The Kag 2, 16 Imail 43Contra (a) for all wash-out function and fire 30 days The Jul 2X, 16 The Kag 2, 16 Imail and provide water along and wash-out functions and fire 30 days The Jul 2X, 16 Fir Kag 2, 216 Imail and provide water along and the Aug 1, 16 Xed Ages Sm 1a/ 12, 16 Mor Aug 0, 16 Imail and provide filter along 1, 16 (11) 30 days The Jul 12, 16 Wel Aug 0, 16 Constrat (or-channel and dining) at (ortent) 30 days The Jul 12, 16 Wel Aug 0, 16 Sconstrat (orbitz), floating case and concrete musicient 30 days The Jul 2, 16 Wel Aug 0, 16 Constrat (orbitz), floating case and concrete musicient 30 days The Jul 2, 16 Wel Aug 0, 16 Constrat (orbitz), floating case and concrete musicient 30 days Sm Jul 10, 16 Mor Aug 8, 16 Constrat (orbitz), floating case and concrete musicient 30 days Sm Jul 10, 16 Mor Aug 8, 16 Constrat (orbitz), floating case and concrete musicient 30 days	8		60 days	Wed May 13, '15	Sat Jul 11, '15														
CDCOCIC:0 Pressure task, savebils, sterilization and connection 30 days Thu Ju 28, 16 Thu Sep 1, 16 Prosure task, savebils, sterilization and connection 30 days Thu Ju 28, 16 Fr Aug 28, 16 Structure task 30 days Thu Ju 28, 16 Fr Aug 28, 16 A Installation of all by by the atility undernates along proposed 40 days Thu Ju 2, 16 Mon Jul 27, 16 Construct - dotained cal dinapity of a totility undernates along proposed 40 days The Jul 27, 16 World Aug 20, 16 Construct - dotained cal dinapity of a totility undernates along proposed 45 days The Jul 27, 16 World Aug 20, 16 DemandLettor of ulty by the atility undernates along proposed 45 days Thu Aug 17, 16 Fit Sep 7, 16 Construct - dotain phant of toterpth 30 days Structure 1, 10 Non Aug 2, 16 DemandLettor of ulty by the atility undernates along proposed 45 days Thu Aug 17, 16 Fit Sep 7, 16 Construct - dotain phant dotain dotain dotain at control 30 days Structure 1, 10 Non Aug 2, 16 Construct - dotain phant dotain at control 30 days Thu May 26, 16 Fit Aug 2, 16 Construct - dotain phant at at control 30 days Thu May 26, 16 Fit Au	9		70 days	Thu Mar 17, '16	Wed May 25, '16														
2 Construct values, ain-walks and soud-out chambers and fire 30 days Thu Jul 28, 16 Při Aug 29, 16 3 Installation of utility by the utility undertakters along proposed 40 days Mon Jul 11, 16 6 Installation of utility by the utility undertakters along proposed 40 days The Jul 2, 16 Word Aug 10, 16 7 Construct values 10 days The Jul 2, 16 Word Aug 10, 16 7 Construct values 10 days The Jul 2, 16 Word Aug 10, 16 8 Construct values 10 days The Jul 2, 16 Word Aug 10, 16 8 Construct values 10 days The Jul 2, 16 Word Aug 10, 16 9 Danabilation of utility by the utility undertakters along proposed 45 days The Jul 2, 16 San Jul 9, 16 10 Construct values Jul 2, 10, 10 Mon Aug 8, 16 San Jul 9, 16 Yul 4, 10, 10 Mon Aug 8, 16 10 Construct values Jul 2, 10, 10 Mon Aug 8, 16 San Jul 24, 16	0	CHC0-CHC100	-																
44 Laison meeting with UU 420 days Mon Jun 27, 14 Wed Apr. 175 5 Installation of rallity by the utility undertakers along proposed 40 days The Jun 27, 16 Wed Apr. 175 6 Installation of rallity by the utility undertakers along proposed 40 days The Jun 27, 16 Wed Apr. 175 7 Construct in the planting area and concrete run-in 30 days The Jun 27, 16 Wed Apr. 176 8 Construct in the planting area and concrete run-in 30 days The Jun 27, 16 Wed Apr. 176 9 Install store the utility by the utility undertakers along proposed 45 days The Mar. 21, 176 Wed Apr. 176 10 Install store the utility by the utility undertakers along proposed 45 days The Mar. 25, 176 Star Jul 17.16 Mon Arag. 8, 176 12 Construct in the planting area and concrete run-in 30 days The Mar. 25, 176 Star Jul 27, 16 Star Jul 27, 16 32 Construct and kerba Jung Road L6 30 days Star Jul 27, 16 Star Ju	2	Construct valve, air-valve and wash-out chambers and fire			· /														
Install server, lighting along LG (GRIS) 30 days Tue Jul 12, '16 Wed Aug 10, '16 P Construct exchannel and drainging and acconcrete run-in 30 days Tue Jul 12, '16 Wed Aug 10, '16 8 Construct footpath, plenting area and concrete run-in 30 days Tue Jul 12, '16 Wed Aug 10, '16 9 Installation of utility by the utility undertakers along proposed 45 days Tue May 26, '16 Sat Jul 9, '16 10 Installation of utility by the utility undertakers along proposed 45 days Tue May 26, '16 Sat Jul 9, '16 10 Installation of utility by the utility undertakers along proposed 45 days Tue May 26, '16 Mon Aug 8, '16 11 Construct roat gally and gally pipe at Read L6 30 days Sat Jul 9, '16 Wod Age 27, '16 23 Construct roat gally and gally pipe at Read L6 30 days Sat Jul 2, '16 Fri Jun 24, '16 2 And marking 2 days Thus May 26, '16 Fri Jun 24, '16 Sat Dae 7, '16 12 Construct roat gally and gally pipe at Read L6 30 days Sat Dae 5, '14 Sat Dae 5, '14 Sat Dae 5, '14 14 Layring shornwater drain at peckestrian street for SMH1001 to B5 100 days	3				Wed Apr 1, '15						1	/27 🔯							
7 Construct to-channel and chainpit at footpath 30 days The Jul 12, 16 Wed Aug 10, 16 8 Construct footpath, planting area and concrete run-in 30 days Thu May 26, 16 Sta Jul 9, 16 9 Installation of utility with eudertakers along proposed 45 days Thu May 26, 16 Sta Jul 9, 16 0 Install street lighting (LIS) 30 days Sun Jul 10, 16 Mon Aug 8, 16 Construct footpath, finating area and concrete run-in 30 days Sun Jul 10, 16 Mon Aug 8, 16 2 Construct rootpath, finating area and concrete run-in 30 days Sun Jul 24, 16 Sun Jul 24, 16 3 Construct rootpath, finating area and concrete run-in 30 days Sun Jul 22, 16 Wed Sep 7, 16 4 Construct road gully and gully gipe at Road L6 30 days Sun Jul 22, 16 Wed Sep 7, 16 5 Construct rotakers damg Road L6 30 days Sun Jul 28, 16 Fri Sep 9, 16 7 Laying stormwater drain at pedestrian street for SMH1701 to B5 90 days Sun Mar 1, 15 Mon Jun 8, 15 9 Laying stormwater drain at pedestrian street for SMH1801 to B5 100 days Tue May 24, 16 Wed Aug 31, 16 1		footpath CHB0-150	-																
Install irrigation system at pedestrian street near and 100 days Sun Jul 10, '16 Mon Aug 8, '16 Image: Construct Use Channel and drainpit at pedestrian street near and 30 days Sun Jul 10, '16 Mon Aug 8, '16 Image: Construct Codeputh, planting area and concrete run-in 30 days Tue Aug 9, 16 Wed Sep 7, '16 Image: Construct Tood gully and gully pipe at Road L6 30 days Sun Jul 24, '16 Sun Jul 24, '16 Image: Construct Tood gully and gully pipe at Road L6 30 days Sun Jul 24, '16 Sun Jul 24, '16 Image: Construct Tood gully and gully pipe at Road L6 30 days Sun Jul 24, '16 Sun Jul 24, '16 Image: Construct Code Rot along Road L6 30 days Sun Jul 24, '16 Sun Jul 24, '16 Image: Construct Toexible carring exam 2 days Mon Sup 8, '14 Sut Dec 6, '14 Image: Construct Inchannel and drainpit at pedestrian street near and 100 days Sun Mar 1, '15 Mon Jun 8, '15 Image: Construct u-channel and drainpit at pedestrian street near site IL/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 Image: Sup Minit Bip: Sup B	7	Construct u-channel and drainpit at footpath	30 days	Tue Jul 12, '16	Wed Aug 10, '16														
0 Install street lighting (LHS) 30 days San Jul 10, 16 Mon Aug 8, 16 1 Construct u-channel and drainpit at loopath 30 days San Jul 10, 16 Mon Aug 8, 16 2 Construct u-channel and drainpit at loopath 30 days San Jul 24, 16 Wed Ser 7, 16 3 Construct road kerb along Road L6 30 days Man Jul 24, 16 Wed Ser 7, 16 4 Construct road kerb along Road L6 30 days Man Jul 24, 16 Wed Ser 7, 16 5 Construct road kerb along Road L6 30 days Man Jul 24, 16 Wed Ser 7, 16 6 Road marking 2 days Thu Sep 8, 16 Pri Sep 7, 16 7 Laying stornwater drain at pedestrian street for SMH1801 to B5 100 days San Dat 2, 16 Wed Aug 31, 16 8 Laying stornwater drain at pedestrian street near and 100 days Sun Mar 1, 15 Mon Jun 8, 15 0 Construct u-channel and drainpit at pedestrian street near and 100 days Tue May 24, 16 Wed Aug 31, 16 11 Construct u-channel and drainpit at pedestrian street near site IL/2 & 3 100 days Tue May 24, 16 Wed Aug 31, 16 2 Install ingation system at pedestrian street	9	Installation of utility by the utility undertakers along proposed footpath CHC0-150	45 days	Thu May 26, '16	Sat Jul 9, '16														
2 Construct footpath, planting area and concrete run-in 30 days Tue Aug 9, '16 Wed Sep 7, '16 3 Construct road gully and gully pipe at Road L6 30 days Thu May 26, '16 Sun Jul 24, '16 4 Construct road kerb along Road L5 30 days Sun Jul 24, '16 5 Construct Texible carriageway 45 days Mon Jul 24, '16 6 Road marking 2 days Thu Sep 8, '16 Sit Jun 25, '16 7 Laying stormwater drain at pedestrian street for SMH1701 to B5 90 days Mon Sep 8, '14 Sau Mar 15, '15 9 Laying stormwater drain at pedestrian street for SMH1601 to B5 100 days Sun Mar 1, '15 Mon Jun 8, '15 0 Construct u-channel and drainpit at pedestrian street near and 100 days Tue May 24, '16 Wed Aug 31, '16 1 inside site 1L/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 2 Install irrigation system at pedestrian street near site 1L/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 5 Construct pedastrian street near site 1L/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 6 Install irrigation system at pedestrian street near site 1L/2 & 3	0	Install street lighting (LHS)																	
4 Construct road kerb along Road L6 30 days Sat Jun 25, '16 Sun Jul 24, '16 5 Construct flexible carriageway 45 days Mon Jul 25, '16 Wed Sep 7, '16 6 Road marking 2 days Thu Sep 8, '16 Fi Sep 9, '16 7 Laying stormwater drain at pedestrian street for SMH1801 to B5 90 days Sat Dec 6, '14 Sun Mar 15, '15 9 Laying stormwater drain at pedestrian street for SMH1601 to B5 100 days Sat Dec 6, '14 Sun Mar 15, '15 9 Laying stormwater drain at pedestrian street for SMH1601 to B5 100 days Tue May 24, '16 Wed Aug 31, '16 10 Construct u-channel and drainpit at pedestrian street near and inside site 1L2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 11 Construct u-channel and drainpit at pedestrian street near site 1L/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 13 Install irrigation system at pedestrian street near site 1L/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 14 Construct pedestrian street near site 1L/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 15 Construct pedestrian street near site 1L/2 & 3 100 days Tue May 24,	2	Construct footpath, planting area and concrete run-in	30 days	Tue Aug 9, '16	Wed Sep 7, '16														
6 Read marking 2 days Thu Sep 8.'16 Fri Sep 9.'16 7 Laying stormwater drain at pedestrian street for SMH1701 to B5 90 days Mon Sep 8.'14 Sat Dec 6.'14 8 Laying stormwater drain at pedestrian street for SMH1801 to B5 100 days Sat Dec 6.'14 Sun Mar 15, '15 9 Laying stormwater drain at pedestrian street for SMH1601 to B5 100 days Sun Mar 1, '15 Mon Jun 8, '15 0 Construct u-channel and drainpit at pedestrian street near and inside site 1L/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 1 Construct u-channel and drainpit at pedestrian street near site 1K/2 100 days Tue May 24, '16 Wed Aug 31, '16 3 Install irrigation system at pedestrian street near site 1K/2 100 days Tue May 24, '16 Wed Aug 31, '16 1 Construct pedestrian street near site 1K/2 100 days Tue May 24, '16 Wed Aug 31, '16 3 Install irrigation system at pedestrian street near site 1K/2 100 days Tue May 24, '16 Wed Aug 31, '16 6 Construct pedestrian street near site 1K/2 100 days Tue May 24, '16 Wed Aug 31, '16 7 Road marking 25 days Sat Dec 9, '16 <	3	Construct road kerb along Road L6	30 days	Sat Jun 25, '16	Sun Jul 24, '16														
8 Laying stormwater drain at pedestrian street for SMH1801 to B5 100 days Sat Dec 6, '14 Sun Mar 15, '15 9 Laying stormwater drain at pedestrian street for SMH1601 to B5 100 days Sun Mar 1, '15 Mon Jun 8, '15 0 Construct u-channel and drainpit at pedestrian street near and inside site 1L/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 1 Construct u-channel and drainpit at pedestrian street near and inside site 1K/2 100 days Tue May 24, '16 Wed Aug 31, '16 2 Install irrigation system at pedestrian street near site 1L/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 3 Install irrigation system at pedestrian street near site 1K/2 100 days Tue May 24, '16 Wed Aug 31, '16 5 Construct pedestrian street near site 1K/2 100 days Tue May 24, '16 Wed Aug 31, '16 6 Install irrigation system at pedestrian street near site 1K/2 100 days Tue May 24, '16 Wed Aug 31, '16 6 Construct pedestrian street near site 1K/2 100 days Tue May 24, '16 Wed Aug 31, '16 7 Road marking 25 days Sate 10, '16 Tue Oct 4, '16 Tue Oct 4, '16 9 Preparatory works for lands	5 6 7	Road marking	2 days	Thu Sep 8, '16	Fri Sep 9, '16														
9 Laying stormwater drain at pedestrian street for SMH1601 to B5 100 days Sun Mar 1, '15 Mon Jun 8, '15 0 Construct u-channel and drainpit at pedestrian street near and inside site LL/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 1 Construct u-channel and drainpit at pedestrian street near and inside site LL/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 2 Install irrigation system at pedestrian street near site 1L/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 3 Install irrigation system at pedestrian street near site 1L/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 5 Construct pedestrian street near site 1L/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 6 Install irrigation system at pedestrian street near site 1L/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 5 Construct pedestrian street near site 1L/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 6 Installation of lighting system by HyD 15 days Tue May 24, '16 Wed Aug 31, '16 7 Road marking 25 days 30 days Wed Aug 31, '16 Tue 0.4 / 16 9 Preparatory works for landscaping wor	8		-																
0 Construct u-channel and drainpit at pedestrian street near and inside site 1L/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 1 Construct u-channel and drainpit at pedestrian street near and inside site 1K/2 100 days Tue May 24, '16 Wed Aug 31, '16 2 Install irrigation system at pedestrian street near site 1L/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 3 Install irrigation system at pedestrian street near site 1L/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 4 Construct pedestrian street near site 1L/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 5 Construct pedestrian street near site 1K/2 100 days Tue May 24, '16 Wed Aug 31, '16 6 Install irrigation of lighting system by HyD 15 days Tue May 24, '16 Wed Aug 31, '16 7 Road marking 25 days Sat Sep 10, '16 Tue Sep 29, '16 9 Preparatory works for landscaping works 15 days Tue Sep 13, '16 Tue Sep 27, '16 9 Hydroseeding 6 days Wed Oct 5, '16 Mon Oct 10, '16 10 Hydroseeding 55 days Tue Oct 1, '16 Mon Oct 10, '16																			
1 Construct u-channel and drainpit at pedestrian street near and inside site 1K/2 100 days Tue May 24, '16 Wed Aug 31, '16 2 Install irrigation system at pedestrian street near site 1L/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 3 Install irrigation system at pedestrian street near site 1L/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 4 Construct pedestrian street near site 1L/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 5 Construct pedestrian street near site 1K/2 100 days Tue May 24, '16 Wed Aug 31, '16 6 Install irrigation system by HyD 15 days Wed Aug 31, '16 Tue Oct 4, '16 7 Road marking 25 days Sat Sep 10, '16 Tue Oct 4, '16 9 Preparatory works for landscaping works 30 days Wed Oct 5, '16 Mon Oct 10, '16 0 Hydroseeding 6 days Wed Oct 5, '16 Mon Oct 10, '16 1 Tree and shurb planting 55 days Tue Oct 11, '16 Sun Dec 4, '16		Construct u-channel and drainpit at pedestrian street near and																	
2 Install irrigation system at pedestrian street near site 1L/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 3 Install irrigation system at pedestrian street near site 1K/2 100 days Tue May 24, '16 Wed Aug 31, '16 4 Construct pedestrian street near site 1L/2 & 3 100 days Tue May 24, '16 Wed Aug 31, '16 5 Construct pedestrian street near site 1K/2 100 days Tue May 24, '16 Wed Aug 31, '16 6 Install inrigation of lighting system by HyD 15 days Wed Aug 31, '16 Wed Aug 31, '16 7 Road marking 25 days Sat Sep 10, '16 Tue Oct 4, '16 Tue Sep 27, '16 9 Preparatory works for landscaping works 15 days Tue Sep 27, '16 Mon Oct 10, '16 0 Hydroseeding 6 days Wed Oct 5, '16 Mon Oct 10, '16 Sun Dec 4, '16	1	Construct u-channel and drainpit at pedestrian street near and	100 days	Tue May 24, '16	Wed Aug 31, '16														
4Construct pedestrian street near site 1L/2 & 3100 daysTue May 24, '16Wed Aug 31, '165Construct pedestrian street near site 1K/2100 daysTue May 24, '16Wed Aug 31, '166Installation of lighting system by HyD15 daysWed Aug 17, '16Wed Aug 31, '167Road marking25 daysSat Sep 10, '16Tue Oct 4, '168Plants delivery for landscaping works30 daysWed Aug 31, '169Preparatory works for landscaping works15 daysTue Sep 13, '160Hydroseeding6 daysWed Oct 5, '16Mon Oct 10, '161Tree and shurb planting55 daysTue Oct 11, '16Sun Dec 4, '16	2		100 days	Tue May 24, '16	Wed Aug 31, '16														
5Construct pedestrian street near site 1K/2100 daysTue May 24,'16Wed Aug 31,'166Installation of lighting system by HyD15 daysWed Aug 17,'16Wed Aug 31,'167Road marking25 daysSat Sep 10,'16Tue Oct 4, '168Plants delivery for landscaping works30 daysWed Aug 31,'16Thu Sep 29, '169Preparatory works for landscaping works15 daysTue Sep 13,'16Tue Sep 27,'160Hydroseeding6 daysWed Oct 5,'16Mon Oct 10,'161Tree and shurb planting55 daysTue Oct 11,'16Sun Dec 4, '16	-	Construct pedestrian street near site 1L/2 & 3	100 days	Tue May 24, '16	Wed Aug 31, '16														
7Road marking25 daysSat Sep 10,'16Tue Oct 4,'168Plants delivery for landscaping works30 daysWed Aug 31,'16Thu Sep 29,'169Preparatory works for landscaping works15 daysTue Sep 13,'16Tue Sep 27,'160Hydroseeding6 daysWed Oct 5,'16Mon Oct 10,'161Tree and shurb planting55 daysTue Oct 11,'16Sun Dec 4, '16		Construct pedestrian street near site 1K/2 Installation of lighting system by HyD	100 days 15 days	Tue May 24, '16 Wed Aug 17, '16	Wed Aug 31, '16 Wed Aug 31, '16														
0 Hydroseeding 6 days Wed Oct 5, '16 Mon Oct 10, '16 1 Tree and shurb planting 55 days Tue Oct 11, '16 Sun Dec 4, '16	7 8	Plants delivery for landscaping works	30 days	Wed Aug 31, '16	Thu Sep 29, '16														
	/	Hydroseeding	6 days	Wed Oct 5, '16	Mon Oct 10, '16														
	2																		

	Critical tasks Non-critical Tasks	Working days Inactive Milestone	· · · · · · · · · · · · · · · · · · ·	Inactive Summary Manual Task	\$ Duration-only Manual Summary Rollup ♦	Manual Summary Start-only
Commencement Date: 19 September 2010 Completion Date: 2 September 2010						






mmary	Finish-only		External Milestone	
	External Tasks			

) 2	2(Ja 7	016 n 3 1	01	72	F 24 3	Feb	7 14	42		/lar 8 6		3 20) 27	Apr 3	10	17	24	May	8 1:	5 22	J1 2 29	in 5	12	19	J1 26	ul 3	10	17 2	43	Aug 31	g 7 [14 2	21 2	Se 8	p 4 11	1 1	8 25	Oc 5 2	t 9	16	23	No [•]	v 6 1	3 20	0 2'	Dec 7 4	11	18	25	201' Jan 1	7	5 22	*	Fet 9 5	
																																																						1/2	6
					1/21	L								3/.	31																																								
		1/	22											4/]					5/		6/6		S					7/30 7/1: 7/1:									9/17 13	7																	
									3	/14					-	1/11	2									7 7/16	/22		8/:	10	88	3/10)	3	9/2																				
	l/1			1/1							3/																																												
										3/1	7							/25																																					
										3/1	7 (6			5/2				7, 2/7 7,	/28 /11	3					22																					
																			5/2						7/1 7/1	0	7/)			8/	/8 /8			9																				
																			5/2				6/2	5	6/2	24	7/2	5	77	24			9		9/ 9/ 9/ 9/	7																			
																			5/24 5/24 5/24 5/24 5/24	1 ⊠ 1 ⊠										87:	17			8					10/	4															
																																8/:	31	9/1	3 🖾		10/5 10	9/ 9/2 5 1 /11	29 7	10/ 1	.0			12	/5	1) 	12/4							1/2	26

ID	Task Name	Duration	Start	Finish	Sep 25 1 8	Oc 15 22 29		Nov) 27 3 1	0172	Dec 4 1 8	15 22	2014 Jan 29 5 12		Feb 5 2 9	Mar 29	16 23 3	Apr 0 6 1	3 20 27	May / 4 11 1	Jun 18 25 1
1 2	Commence KL/2012/03 construction Section 1: Works within Portion 1 and 3	1226 days 1226 days	Thu Sep 19, '13 Thu Sep 19, '13	Thu Jan 26, '17 Thu Jan 26, '17	9/19	-														
3	Site possession and preparation works Setting out site boundary and site clearance	14 days 40 days	Thu Sep 19, '13 Thu Oct 3, '13	Wed Oct 2, '13 Mon Nov 11, '13	9/19	10/3	10/2		11/11											
5 6	Initial joint survey Obtain underground utilities plans	60 days 60 days	Fri Nov 1, '13 Thu Oct 3, '13	Mon Dec 30, '13 Sun Dec 1, '13		10/3	11/			⇒ 12/	1	12/30								
7 8	Erect hoarding, chain link fence and vehicular gate Works for Northbound of Road D2	70 days 1200 days	Tue Nov 12, '13 Tue Oct 15, '13	Mon Jan 20, '14 Thu Jan 26, '17		10/1	5 -	11/12					<mark>≫</mark> 1/2	Ø						┽┽┥
9 10	Submission of baseline monitoring for EPD approval Approval of baseline monitoring by EPD	30 days 30 days	Mon Oct 7, '13 Wed Nov 6, '13	Tue Nov 5, '13 Thu Dec 5, '13		10/7			1/5	1/	2/5									
10	Submission / approval of construction materials and delivery of materials and method statements for stormwater drain and sewerage drain	100 days	Tue Jan 21, '14	Wed Apr 30, '14						1		1/21							4/30	
12 13	Delivery of materials for stormwater and sewerage drain Install sewerage drain and construct manhole (FMH90_20 to 40 and 50 to 65)	90 days 80 days	Thu May 1, '14 Wed Jul 30, '14	Tue Jul 29, '14 Fri Oct 17, '14														5/1		
14	Install storm drain and construct manhole (SMH3418 to 3422 and 3423 to 3426)	90 days	Sat Oct 18, '14	Thu Jan 15, '15																
15 16	Diversion of KO ROW Submission of condition survey for work within existing Kai Tak	40 days 80 days	Fri Jan 16, '15 Tue Nov 12, '13	Tue Feb 24, '15 Thu Jan 30, '14				11/12						1/30						
17	Tunnel Submission of trial pit records for work within existing Kai Tak Tunnel	90 days	Fri Jan 31, '14	Wed Apr 30, '14									1/31			щщ	щщ		4/30	
18	Submission of method statement for work within existing Kai Tak Tunnel	90 days	Thu May 1, '14	Tue Jul 29, '14														5/1		
19 20	Approval for work within existing Kai Tak Tunnel Submission / approval of construction materials and method statements for rising mains	160 days 80 days	Wed Jul 30, '14 Tue Jan 14, '14	Mon Jan 5, '15 Thu Apr 3, '14								1/14 🛯					3 4/3			
21 22	Delivery of materials for rising mains Install 2x500mm dia. HDPE rising main CHA120-CHA180	60 days 40 days	Mon Aug 25, '14 Fri Dec 5, '14	Thu Oct 23, '14 Tue Jan 13, '15																
22	Breaking up existing concrete slab	110 days	Tue Jan 6, '15	Sat Apr 25, '15																
24	Install 2x500mm dia. HDPE rising main CHA70-100 &	90 days	Sun Apr 26, '15	Fri Jul 24, '15																
25	CHA180-350 and DC1 Install 2x500mm dia. HDPE rising main CHA0-CHA70	90 days	Sat Jul 25, '15	Thu Oct 22, '15																
26 27	Install storm drain and construct manhole (SMH3101 to SMH3111 & SMH3401 to 3418) Install FWM CHC250-CHC630 and SWM CHB250-CHB630	120 days 96 days	Sat Jul 25, '15 Sun Nov 22, '15	Sat Nov 21, '15 Thu Feb 25, '16																
27	Construct road gully and gully pipe up to the jointion of D2 & L6	100 days	Fri Feb 26, '16	Sat Jun 4, '16																
29	Construct road kerb up to the jointion of D2 & L6	90 days	Sun Jun 5, '16	Fri Sep 2, '16																
30	Construct flexible carriageway up to the jointion of D2 & L6	60 days	Sat Sep 3, '16 Wed Nov 2, '16	Tue Nov 1, '16																
31 32	Road marking Install sewerage drain and construct manhole (FMH90_40 to 50)	7 days 25 days	Tue May 17, '16	Tue Nov 8, '16 Fri Jun 10, '16																
33	Install sewerage drain and construct manhole (FMH90_50 to 60)	25 days	Sat Jun 11, '16	Tue Jul 5, '16																
34	Install storm drain and construct manhole (SMH3422 to 3423)	25 days	Wed Jul 6, '16	Sat Jul 30, '16																
35	Install sewerage drain and construct manhole (1P1 to FMH90_20)	25 days	Sun Jul 31, '16	Wed Aug 24, '16																
36	Install FWM CHC630-CHC825 and SWM CHB630-CHB825	30 days	Thu Aug 25, '16	Fri Sep 23, '16																
37	Construct valve, fire hydrant, air-valve and wash-out chamber for watermain Pressure test, swabbing, sterilization and connection	30 days 60 days	Sat Sep 24, '16 Mon Oct 24, '16	Sun Oct 23, '16 Thu Dec 22, '16																
39	Construct remaining stormdrain, sewer drain, road gully and gully pipe along D2	35 days	Wed Nov 2, '16	Tue Dec 6, '16																
40 41	Construct road kerb Construct flexible carriageway	16 days 30 days	Wed Dec 7, '16 Fri Dec 23, '16	Thu Dec 22, '16 Sat Jan 21, '17																
42 43	Road marking Liaison meeting with UU	5 days 220 days	Sun Jan 22, '17 Mon Aug 4, '14	Thu Jan 26, '17 Wed Mar 11, '15																
44	Installation of utility by the utility undertakers along proposed footpath CH200-400 Construct drainpit and u-channel at footpath	80 days 40 days	Mon Mar 21, '16 Thu Aug 18, '16	Wed Jun 8, '16 Mon Sep 26, '16																
46	Construct footpath and concrete run-in Installation of utility by the utility undertakers along proposed footpath CH400-600	44 days 70 days	Mon Oct 31, '16 Mon Apr 4, '16	Tue Dec 13, '16 Sun Jun 12, '16																
48	Construct drainpit and u-channel at footpath	40 days	Sun Aug 21, '16	Thu Sep 29, '16																
49 50	Construct footpath and concrete run-in Installation of utility by the utility undertakers along proposed footpath CH0-200	40 days 40 days	Tue Nov 1, '16 Mon Aug 15, '16	Sat Dec 10, '16 Fri Sep 23, '16																
51 52	Install irrigation system Construct drainpit and u-channel at footpath	40 days 50 days	Fri Oct 28, '16 Fri Sep 30, '16	Tue Dec 6, '16 Fri Nov 18, '16																
53 54	Construct footpath, planting area and concrete run-in Installation of utility by the utility undertakers along proposed	50 days 40 days	Sat Nov 19, '16 Thu Aug 11, '16	Sat Jan 7, '17 Mon Sep 19, '16																
55	footpath CHA850-960 Construct drainpit and u-channel at footpath	45 days	Tue Sep 20, '16	Thu Nov 3, '16																
56 57	Construct footpath and concrete run-in Plants delivery for landscaping works	60 days 30 days	Fri Nov 4, '16 Mon Oct 31, '16	Mon Jan 2, '17 Tue Nov 29, '16																
58 59	Preparatory works for landscaping works Hydroseeding	14 days 3 days	Wed Nov 30, '16 Wed Dec 14, '16	Tue Dec 13, '16 Fri Dec 16, '16																
60 61	Tree and shurb planting Install traffic signal at the Junction of Road D2/ Road D3	15 days 65 days	Sun Jan 8, '17 Sat Aug 27, '16	Sun Jan 22, '17 Sun Oct 30, '16																
62	Install traffic signal at the Junction of Road D2/ Slip Road of KCR	65 days	Thu Sep 22, '16	Fri Nov 25, '16																
63	Install traffic signal at the Junction of Road D2/ Eastern Access Road	65 days	Mon Oct 3, '16	Tue Dec 6, '16																
64	Construct sewerage drain pipes from FMH120_70 to FMH130_90	60 days	Mon Oct 10, '16	Thu Dec 8, '16																
65 66	Awaiting for site possession at Portion 3 Installation of utility by the utility undertakers along proposed footpath CH0-CHG100	630 days 60 days	Thu Sep 19, '13 Mon Aug 8, '16	Wed Jun 10, '15 Thu Oct 6, '16	9/19															
67 68	Construct drainpit and u-channel Install street lighting	50 days 20 days	Fri Oct 7, '16 Mon Oct 31, '16	Fri Nov 25, '16 Sat Nov 19, '16																
69 70	Installation of lighting system by HyD Construct footpath, planting area and concrete run-in	20 days 50 days		Fri Dec 9, '16 Sun Jan 8, '17																
71	Construct stormwater drain and manholes from SMH3426 to SMH3500 Install FWM CHC825-CHC921 and SWM CHB825-CHB920	40 days 40 days	Fri Aug 5, '16 Wed Sep 14, '16	Tue Sep 13, '16 Sun Oct 23, '16																
73	Construct road gully with pipes	30 days	Mon Oct 24, '16	Tue Nov 22, '16																
74 75	Construct road kerb Construct flexible carriageway	20 days 40 days	Wed Nov 23, '16 Tue Dec 13, '16	Mon Dec 12, '16 Sat Jan 21, '17																
76 77	Road marking Plants delivery for landscaping works	2 days 30 days	Sun Jan 22, '17 Thu Nov 17, '16	Mon Jan 23, '17 Fri Dec 16, '16																
77 78 79	Preparatory works for landscaping works Hydroseeding	14 days 2 days	Sat Dec 17, '16 Mon Jan 9, '17	Fri Dec 30, '16 Tue Jan 10, '17																
80	Tree and shurb planting	10 days	Wed Jan 11, '17	Fri Jan 20, '17																

Critical tasks Working days Inactive Summary Duration-only Manual Summary Manual Task Non-critical tasks Inactive Milestone Manual Summary Rollup 🔶 Start-only \diamond Commencement Date: 19 September 2013 Completion Date: 2 September 2016 Revised Completion Date: 26 January 2017





		~	~																					
	'ask Name	Duration	Start		Sep 11 18 25 1 8 15 22	Oct 29 6 1	3 20 2	Nov 27 3 1	0 17 2	Dec 4 1 8	15 22	2014 Jan 29 5	12 19	Fet 26 2			/lar 2 9 1		.pr) 6 1.	3 20 2	May 27 4		Jun 1 8	8
2	Commence KL/2012/03 construction Section 1: Works within Portion 1 and 3	1591 days 1226 days	Thu Sep 19, '13 Thu Sep 19, '13	Fri Jan 26, '18 Thu Jan 26, '17	9/19																		╇	
3	Widening of Existing Footpaths at Sung Wong Toi Road and To Kwa Wan Road	1226 days	Thu Sep 19, '13	Thu Jan 26, '17	9/19															Π			$ \uparrow$	1
4 5 6	Site possession and preparation works Setting out site boundary and site clearance Initial joint survey	21 days 30 days 25 days	Thu Sep 19, '13 Thu Oct 10, '13 Tue Nov 12, '13	Wed Oct 9, '13 Fri Nov 8, '13 Fri Dec 6, '13	9/19 1	0/10	}⁄9 □□□□□□	11/12	1/8	12	16													
7 8	Obtain underground utilities plans Erect hoarding, chain link fence and vehicular gate	60 days 60 days	Thu Sep 19, '13 Thu Dec 5, '13	Sun Nov 17, '13 Sun Feb 2, '14	9/19				<u>∭</u> 11/	17				2	2/2									
9 10 11	Apply XP for roadworks Approval of TTA drawings Liaison meeting with UU	210 days 90 days 180 days	Mon Nov 11, '13 Mon Nov 18, '13 Sun Nov 24, '13	Sun Jun 8, '14 Sat Feb 15, '14 Thu May 22, '14												2/15						5/2	b	6/8
12 13	Application of tree felling permit Tree felling	210 days 30 days	Sat Nov 9, '13 Sat Jun 7, '14	Fri Jun 6, '14 Sun Jul 6, '14			1	11/9 📩															1116	6/6
14 15	Site clearance for widening of existing footpath Awiating for design of mass concrete wall (Additional works)	30 days 30 days	Mon Jul 7, '14 Wed Aug 6, '14	Tue Aug 5, '14 Thu Sep 4, '14																				
16 17 18	Demolish existing security fence (Additional works) Construction of mass concrete wall (Additional works) Backfilling and completion to formation level for widening of	90 days 80 days 40 days	Fri Sep 5, '14 Sun Nov 2, '14 Wed Jan 21, '15	Wed Dec 3, '14 Tue Jan 20, '15 Sun Mar 1, '15																				
19	existing footpath Installation of utility by the utility undertakers along proposed footpath CHD0-100	120 days	Tue Mar 3, '15	Tue Jun 30, '15																				
20	Install 400mm dia.FWM CHB200-CHB300 & 450mm dia. SWM CHA200-CHA300	60 days	Mon Jun 13, '16	Thu Aug 11, '16																				
21 22	Install street lighting CHD0-100 Construct new footpath	30 days 80 days	Fri Aug 12, '16 Sun Sep 11, '16	Sat Sep 10, '16 Tue Nov 29, '16																				
23	Installation of utility by the utility undertakers along proposed footpath CHD100-250 Backfilling and compaction to formation level for construction of	88 days 60 days	Wed Jul 1, '15 Fri Sep 19, '14	Sat Sep 26, '15 Mon Nov 17, '14																				
25	new footpath Submission / approval of construction materials and method	60 days	Wed Jan 29, '14	Sat Mar 29, '14									1/29					3	/29					_
26	statements for watermains Change of alignment and size of watermains by AECOM (Variation	220 days	Mon Jul 7, '14	Wed Feb 11, '15																				
20	Order issued on 9 Feb 2015) Procument and delivery of materials for watermains (Variation	120 days	Thu Feb 12, '15	Thu Jun 11, '15																				
28	Order) TTA approval along Sung Wong Toi Road	50 days	Fri Jun 12, '15	Fri Jul 31, '15																				
29	Install 300mm dia.FWM CHB50-CHB100 & 450mm dia. SWM CHA50-CHA100	110 days	Sat Aug 1, '15	Wed Nov 18, '15																				
30	Install 300mm dia.FWM CHB100-CHB150 & 450mm dia. SWM CHA100-CHB150	115 days	Thu Nov 19, '15	Sat Mar 12, '16																				
31	Install 300mm dia.FWM CHB150-CHB200 & 450mm dia. SWM CHA150-CHB200	100 days	Sun Mar 13, '16	Mon Jun 20, '16																				
32	Install 300mm dia. FWM CHB450-CHB565 & 450mm dia. SWM CHA450-CHA565 (excluding CH480 to 500) Re-diversion of Gate 7 to the newly constructed carriageway under	40 days	Fri Sep 30, '16 Wed Nov 9, '16	Tue Nov 8, '16 Fri Nov 18, '16																				
34	Section 3 Install 300mm dia. FWM CHB480-CHB500 & 450mm dia. SWM	15 days	Sat Nov 19, '16	Sat Dec 3, '16																				
35	CHA480-CHA500 Installation of utility by the utility undertakers along proposed footpath CHD270-300	10 days	Sun Dec 4, '16	Tue Dec 13, '16																				
36 37	Install street lighting CHD270-300 Construct new footpath	10 days 25 days	Wed Dec 14, '16 Sat Dec 24, '16	Fri Dec 23, '16 Tue Jan 17, '17																				
38	Install 300mm dia. FWM CHB0-CHB50 & 450mm dia. SWM CHA0-CHA50	80 days	Fri May 13, '16	Sun Jul 31, '16																				
39 40 41	Install 800mm dia. Salt water main CHD0-CHD25 Install 800mm dia. Salt water main CHD25-CHD52 Pressure test, swabbing, sterilization and connection	60 days 60 days 60 days	Wed Jul 20, '16 Mon Sep 19, '16 Fri Nov 18, '16	Sat Sep 17, '16 Thu Nov 17, '16 Mon Jan 16, '17																				
42	Construct valve, fire hydrant, air-valve and wash-out chambers for watermain	60 days	Fri Nov 18, '16	Mon Jan 16, 17																				
43 44 45	Install irrigation system Construct u-channel and drainpit Application of traffic signal at the Junction of Sung Wong Toi Road	60 days 80 days	Wed Oct 26, '16 Tue Oct 25, '16	Sat Dec 24, '16 Thu Jan 12, '17 Sun Oct 30, '16																				
43	/ To Kwa Wan Road by AECOM Install traffic signal at the Junction of Sung Wong Toi Road / To	90 days 60 days	Tue Aug 2, '16 Mon Oct 31, '16	Thu Dec 29, '16																				
47	Kwa Wan Road Application of traffic signal at the Junction along Sung Wong Toi	90 days	Tue Aug 9, '16	Sun Nov 6, '16																				
48	Road by AECOM Install traffic signal at the Junction along Sung Wong Toi Road	60 days	Mon Nov 7, '16	Thu Jan 5, '17																				
49	Application for relocation of traffic signal and red light cameras at To Kwa Wan Road and Mok Cheong Street junction by AECOM	90 days	Wed Jul 20, '16	Mon Oct 17, '16																				
50	Relocate traffic signal and red light cameras at To Kwa Wan Road	90 days	Tue Oct 18, '16	Sun Jan 15, '17																				
51	and Mok Cheong Street junction (additional works to be covered by VO) Install ducting and draw pit for street lighting at N/B of Sung Wong	120 dava	Thu Jul 28, '16	Thu Nov 24, '16																				
51	Toi Road Install street lighting by HyD	120 days 20 days	Fri Nov 25, '16	Wed Dec 14, '16																				
53 54	Demolition of existing street lighting by HyD Install 400mm dia.FWM CHB300-CHB450 & 450mm dia. SWM	20 days 20 days 190 days	Thu Dec 15, '16 Thu Nov 19, '15	Tue Jan 3, '17 Thu May 26, '16																				
55 56	CHA300-CHA450 Install street lighting CHD100-250 Construct new footpath	20 days 50 days	Fri May 27, '16 Thu Jun 16, '16	Wed Jun 15, '16 Thu Aug 4, '16																				
57 58	Construct road gully and gully pipe Construct road kerb	50 days 30 days	Fri Aug 5, '16 Sat Sep 24, '16	Fri Sep 23, '16 Sun Oct 23, '16																				
59 60	Construct carriageway at the existing footpath Erect traffic sign	50 days 50 days	Mon Oct 24, '16 Thu Oct 20, '16	Mon Dec 12, '16 Thu Dec 8, '16																				
61 62 63	Re-surface existing carriageway Road marking Plants delivery for landscaping works	35 days 7 days 30 days	Tue Dec 13, '16 Tue Jan 17, '17 Sun Nov 27, '16	Mon Jan 16, '17 Mon Jan 23, '17 Mon Dec 26, '16																				
64 65	Preparatory works for landscaping works Hydroseeding	14 days 3 days	Tue Dec 27, '16 Tue Jan 17, '17	Mon Jan 9, '17 Thu Jan 19, '17																				
66 67 68	Tree and shurb planting Construction of Box Culverts B6	7 days 1155 days	Fri Jan 20, '17 Thu Sep 19, '13	Thu Jan 26, '17 Wed Nov 16, '16	g/19 -																			
69 70	Site possession and preparation works Initial survey and site clearance	30 days 50 days	Thu Sep 19, '13 Sat Oct 19, '13	Fri Oct 18, '13 Sat Dec 7, '13	9/19	10/19					/7													
71	Submission for change of construction method by precast box unit for box culverts B6 Approval for change of construction method by precast box unit for	90 days 90 days	Sun Dec 8, '13 Sat Mar 8, '14	Fri Mar 7, '14 Thu Jun 5, '14						12/8 🎹							11 3/7 8 11 11							(<i>je</i>
73	box culverts B6 Plant trial for precast units for box culvert B6	30 days	Fri Jun 6, '14	Sat Jul 5, '14												30						6/	ΙL	
74	Production of precast units for box culvert B6 (batch 1 - approx. 15 nos.)	90 days	Sun Jul 6, '14	Fri Oct 3, '14																				
75 76	Production of precast units for box culvert B6 (batch 2 - approx. 15 nos.) Production of precast units for box culvert B6 (batch 3 - approx. 15	90 days 90 days	Sat Oct 4, '14 Fri Jan 2, '15	Thu Jan 1, '15 Wed Apr 1, '15																				
77	nos) Production of precast units for box culvert B6 (batch 4 - approx. 15	90 days	Thu Apr 2, '15	Tue Jun 30, '15																				
78 79	nos) Delivery of precast unit batch no. 1 Plant mobilization	30 days 14 days	Sat Oct 4, '14 Mon Oct 13, '14	Sun Nov 2, '14 Sun Oct 26, '14																				
80	Construct temporary works and excavation to the formation level for box culverts B6 CH50-100	90 days	Mon Nov 3, '14	Sat Jan 31, '15																				
81 82 83	Placing precast unit for box culvert for CH50-100 Soil backfilling works Delivery of precast unit batch no. 2	70 days 50 days	Sun Feb 1, '15 Sun Apr 12, '15 Fri Ian 2, '15	Sat Apr 11, '15 Sun May 31, '15 Sat Jan 31, '15																				
83 84	Delivery of precast unit batch no. 2 Construct temporary works and excavation to the formation level for box culverts B6 CH100-150	30 days 90 days	Fri Jan 2, '15 Sun Feb 1, '15	Sat Jan 31, '15 Fri May 1, '15																				
85 86	Placing precast unit for box culvert for CH100-150 Soil backfilling works	70 days 50 days	Sat May 2, '15 Sat Jul 11, '15	Fri Jul 10, '15 Sat Aug 29, '15																				
87 88 89	Diversion of existing sewerage drain Delivery of precast unit batch no. 3 Construct temporary works and excavation to the formation level for	75 days 30 days 200 days	Sat May 2, '15 Thu Jun 11, '15 Thu Jul 16, '15	Wed Jul 15, '15 Fri Jul 10, '15 Sun Jan 31, '16																				
90	box culverts B6 CH150-200 Placing precast unit for box culvert for CH150-200	200 days	Mon Feb 1, '16	Thu Aug 18, '16																				
91	Notification of Marine Department for construction of outfall	40 days	Sat Jul 9, '16	Wed Aug 17, '16																				
92 93 94	Construction of outfall Delivery of precast unit batch no. 4 Construct temporary works and excavation to the formation level for	60 days 30 days 30 days	Fri Aug 19, '16 Wed Jul 1, '15 Sat Oct 24, '15	Mon Oct 17, '16 Thu Jul 30, '15 Sun Nov 22, '15																				
95	box culverts B6 CH0-50 Placing precast unit for box culvert for CH0-50	60 days	Mon Nov 23, '15	Thu Jan 21, '16																				
96 97 98	Modification of seawall Soil backfilling works	20 days 10 days	Tue Oct 18, '16 Mon Nov 7, '16	Sun Nov 6, '16 Wed Nov 16, '16																				
99	Demolition of Kowloon East DWFI pumping station	137 days	Mon Sep 12, '16	Thu Jan 26, '17																				
100 101	Submission / approval of method statements Demolish super-structure of Kowloon East DWFI pumping station (To be carried out after completion of NPS)	20 days 82 days	Tue Aug 23, '16 Mon Sep 12, '16	Sun Sep 11, '16 Fri Dec 2, '16																				
102	Demolish sub-structure of Kowloon East DWFI pumping station (To be carried out after completion of NPS)	55 days	Sat Dec 3, '16	Thu Jan 26, '17																				
103	•	1505																						
104 105	Section 1A Establishment works for Section 1	1587 days 1587 days	Thu Sep 19, '13 Thu Sep 19, '13	Mon Jan 22, '18 Mon Jan 22, '18	9/19						111111													<u>а</u> ф

Commencement Date: 19 September 2013 Completion Date: 2 September 2016 Revised Completion Date: 26 January 2017



			1110-776 177 8/6	put put put 22 29 6 13 20 27 3 10
			8/6	
			8/6	
10/4			N.	
10/4			3-8/5	1
10/4			9/5	17 24 3
10/4		9/19	3-9/4	
		Linut		4 21 2
				Oct 8 5 1
			11/2	2 19 2
			2	6 2 9
		- 11/		9 16 2
		/17	12.	Dec 23 30 7
			2/3	7 14 21
1/				Jan 1 28 4
			1/21	11 18
2/1			1/20	8 25 1
				8 1
		3/3		M 5 22 1
			1	8 15
4/2				22 29
				pr 5 12
11 5/2 6 5/2 0				19 26
5/1				3 10
				17 24
5/31				31 7
	6/11	7/1		14 21
7/11		s-6/30		28 5
7/10 7/1771 7/10				12 19
				26 2
				9 10
				5 23 30
29				6 13
		9		3 20 27
		/26		Oct 7 4 11
				18 25
				Nov 1 8
	11 /11/2			15 22
	18			Dec 29 6
				13 20
				Jan 27 3
				10 17
				7 24 3
				14 21 2
	3/13			Mar 28 6 1
	3/12			13 20 2
				Apr 27 3 1
	5/13			4 1 8
5/27				3 15 22
5/26		6/13		2 29 5
		3		5 12 19
5	5/20			26 3
	1/26			
8/5	3/2	8/12		24 31 ~
5/4 		3-8/11		7 14 2
/18 17 9/1.2	2	9/11		
		9/10		11 18
9/23	30			
10/18	10/26 10/25 10/25			9 16
	5 31			
	11/18 11/18 11/18			0 6 13
11/ 5 1 12 27 11/16		<u>200</u> 9 (20 27
24 2/15 /13 12/ 12/2	12/3 9 1 12/2	.1/29		9ec 4 11
12/14	2/13			18 25
≥ 1/3	12/29			
	1/16 1/16 1/12			
1/26			1/26	

External Milestone

ID Task Name	Duration	Start	Finish						2014				Stage 4	Kai Tak Infrastructure	c Development - e at Former North / er Programme	Apron Area							2016								2017
1 Commence KL/2012/03 construction	1454 days	Thu Sep 19, '13	Jul 9 16 23 30 7 Mon Sep 11, '17	1 7 14 21 28	Aug S 8 4 11 18 25	ep Oct 1 8 15 22 29 6	Nov 5 13 20 27 3 10	Dec	Jan Feb 229 5 12 19 26 2 9	Mar 1623291623	Apr May Jun 30 6 13 20 27 4 11 18 25 1	n Jul 8 15 22 29 6	Aug	Sep Oc 31 7 14 21 28 31	et Nov 5 12 19 26 2 9 16 23	Dec Jan 3 30 7 14 21 28 4 11 18	Feb 25 1 8 15	Mar Apr Ma 22 1 8 15 22 29 5 12 19 26 3	ay Jun Jul 3 10 17 24 31 7 14 21 28 5	Aug 12 19 26 2 9	Sep Oct 0 16 23 30 6 13 20 27 4	Nov Dec 11 18 25 1 8 15 22 29 6 1	Jan 13 20 27 3 10	Feb Mar 17 24 31 7 14 21 28 6 13	Apr 2027 3 10	May Jun 17 24 1 8 15 22 29 5 12	Jul A 19 26 3 10 17 24 31	Sep 1 7 14 21 28 4 1	Oct 1 18 25 2 9 16 23 3	Nov De 30 6 13 20 27 4	Dec Jan 4 11 18 25 1 8 15 2
2 Section 2: Works within Portion 1 and 4 3 Setting out site boundary 4 Obtain underground utilities plans 5 Site clearance 6 Initial survey 7 Erect hoarding, chain link fence and vehicular gate 8 Construction of Road L19	30 days 30 days 30 days 14 days 30 days	Thu Sep 19, '13 Thu Sep 19, '13 Thu Sep 19, '13 Sat Oct 19, '13 Mon Nov 18, '13 Mon Dec 2, '13 Thu Sep 19, '13	Mon Sep 12, '16 Fri Oct 18, '13 Fri Oct 18, '13 Sun Nov 17, '13 Sun Dec 1, '13 Tue Dec 31, '13 Mon Sep 12, '16			9/19 9/19 9/19 10/1	10/18 10/18 19 11/18	11/17 12/1 12/2	∞ 12/31																				9/12		
o Construction of Koad L19 9 Application of XP and TTA for approval 10 Submission / approval of construction materials, temporary works design and method statements for rising mains, stormwater drain and watermains	315 days		Thu Jul 31, '14 Thu Dec 19, '13			9/20	111/24		2/19				7/31																9/12		
11 Delivery of materials 12 Install storm drain from SMH1 to SMH6 and construct manholes 13 Install sewerage drain from DC2 to FMH7 and construct manholes	80 days	Tue Feb 25, '14 Fri Aug 1, '14 Mon Oct 20, '14	Fri Apr 25, '14 Sun Oct 19, '14 Sat Jan 17, '15						2	25	4/25		8/1 00000000				17														
14Approval of TTA drawing at Bailey Street15Install storm drain from SMH8 to SMH12 and 16 and manholes	60 days	Sun Jan 18, '15 Thu Mar 19, '15	Wed Mar 18, '15 Sun Aug 30, '15													1/18		<u>1111111-</u> 3/18			8/30										
16 Install storm drain from SMH7 to existing manhole and construct manholes 17 Inspection pit at Bailey Street for determining the alignment of convert drain and construct protection concrete layer above existing	60 days 180 days	Tue Oct 6, '15 Thu Mar 19, '15	Fri Dec 4, '15 Mon Sep 14, '15															3/19				12	/4								
sewer drain and construct protection concrete layer above existing manholes 18 Install sewerage drain from FMH10 to existing manhole and construct manholes (VO) 19 Notification of traffic advice and implementation of TTA at Bailey Street (VO)		Tue Sep 15, '15 Mon Mar 28, '16	Sun Mar 27, '16 Tue May 31, '16																		9/15			3/2	28 	5/31					
Street (VO) 20 Construction of manhole FMH9 and 4 nos. DN600 DI pipes (VO) 21 Application of traffic signal at Beiley Street (VO) 22 Construct road kerb at CHE50-150	65 days 180 days 30 days	Fri Feb 19, '16	Thu Aug 4, '16 Tue Aug 16, '16 Sat Sep 3, '16																					2/19		6/1		⊩8/4 8/16			
23Installation of additional street lighting and traffic signals system at Bailey Street (VO)24Install 200mm dia. Fresh water main CHE50-CHE10025Construct road kerb at CHE50-15026Construction of road pavement CHE50-15027UU liaison meeting28Installation of utility by the utility undertakers along proposed	50 days 25 days 30 days 35 days 200 days 43 days	Sat Sep 24, '16 Wed Oct 19, '16 Fri Nov 18, '16 Fri Jul 18, '14	Fri Sep 23, '16 Tue Oct 18, '16 Thu Nov 17, '16 Thu Dec 22, '16 Mon Feb 2, '15 Thu Aug 25, '16									7/1	8				<u>2/2</u>										8/3	9/ 8/25	24 000000000000000000000000000000000000	18 111/17 11/18 011111	, 12/22
29 Construct footpath 30 Installation of utility by the utility undertakers along proposed footpath CHE50-150	30 days 42 days	Fri Aug 26, '16 Sun Jul 17, '16	Sat Sep 24, '16 Sat Aug 27, '16																									8/26	9/24		
31 Construct footpath 32 Installation of utility by the utility undertakers along proposed footpath CHE150-250 33 Construct footpath	40 days	Sun Aug 28, '16 Fri Jul 15, '16 Wed Aug 24, '16	Mon Sep 26, '16 Tue Aug 23, '16 Thu Sep 22, '16																								7/15	8/28 8/23 8/24 8/25	9/26		
34 Installation of utility by the utility undertakers along proposed footpath CHF150-250 35 Construct footpath 36 Installation of utility by the utility undertakers along proposed		Thu Jul 14, '16 Fri Aug 26, '16 Sat Jul 16, '16	Thu Aug 25, '16 Sat Sep 24, '16 Sat Aug 27, '16																									8/25 8/26 8/27	9/24		
footpath CHF250-34037Construct footpath38Installation of utility by the utility undertakers along proposed footpath CHE250-340		Sun Aug 28, '16 Mon Jul 25, '16	Mon Sep 26, '16 Tue Aug 23, '16																									8/28			
39 Construct footpath 40 Installation of utility by the utility undertakers along proposed footpath CHE0-50	30 days	Wed Aug 31, '16 Sat Sep 24, '16	Thu Sep 29, '16 Sun Oct 23, '16																										24 9/29 24 20 10 24 20 10		
41Installation of utility by the utility undertakers along proposed footpath CHF0-5042Existing utilities diversion works by the UU43Construct footpath44Application and installation of traffic signal at Beiley Street (VO)		Mon Aug 8, '16 Sat Sep 17, '16	Sun Oct 23, '16 Fri Sep 16, '16 Thu Oct 6, '16 Mon Sep 26, '16																					3	/31		8/8		24 9/16 10/6 9/26	9743	
45Submission of ICE design for jacking pit 10 and 1146Construct jacking pit at pit no. 1147Submission of ICE design for common pit no. 10 (VO)48Construct common pit at pit no. 10 (VO)49Mobilization of equipment and set up50Drilling for rising mains from pit 11 to 1051Delivery of rising mains for pit 11 to 1052Install rising mains from pit 11 and 1053Construct WO chamber at pit no. 1154Install storm drain from SMH13 to SMH15 and manholes55Install 2x630mm dia. HDPE rising mains from WOC to DC2 (VO)	30 days 55 days 10 days 60 days 75 days 320 days 20 days	Tue Aug 26, '14 Wed Aug 27, '14 Sat Sep 27, '14 Mon Dec 29, '14 Thu Jan 8, '15 Sat Apr 18, '15 Wed Jun 17, '15 Mon Aug 31, '15	Mon Aug 25, '14 Sun Dec 28, '14 Thu Sep 25, '14 Thu Nov 20, '14 Wed Jan 7, '15 Fri Apr 17, '15 Tue Jun 16, '15 Sun Aug 30, '15 Fri Jul 15, '16 Thu Aug 4, '16 Fri Aug 19, '16										8/1 8/26 8/27	9/25	5	1/20 12/29 12/29 12/29 1/8		4/17 4/18	6/16 6/17		8/30 8/31 8/31						7/15	8/4			
56Install 200mm dia fresh water main CHE200-CHE40057Install NS125 & NS63 salt water main CHE0-CHE10058Pressure test, swabbing,sterilization and connection59Construct addition lay-by (VO)60Construct road kerb61Application of traffic signal at Chi Kiang Street (VO)62Installation of traffic signals at Chi Kiang Street (VO)63Construct flexible carriageway64Installation of street lighting by HyD65Road marking66Relocate existing directional sign67Construct footpath and planting area and irrigation system68Plants delivery for landscaping works69Preparatory works for landscaping works70Hydroseeding71Tree and shurb planting	25 days 30 days 25 days 13 days 120 days 30 days 25 days 30 days 2 days 30 days 20 days 30 days 12 days 12 days	Sun Jun 5, '16 Thu Oct 27, '16 Sat Nov 26, '16 Fri Oct 14, '16 Wed Dec 21, '16 Thu Sep 22, '16 Fri Oct 28, '16 Thu Nov 3, '16	Fri Oct 21, '16 Wed Nov 16, '16 Fri Dec 2, '16 Wed Dec 14, '16																							6/5		8/20	10/13		/25 12/21 0 12/22 12/21 0 12/22 12/2 12/14 12/15 12/18
72 5 73 Section 2A	1454 days	Thu Sep 19, '13 Thu Sep 19, '13	Mon Sep 11, '17			9/19 9/19 0000000																									

	Critical tasks	Working days	¢	Inactive Summary		Duration-only		Manual Summa
	Non-critical tasks	Inactive Milestone		Manual Task	\diamond	Manual Summary Rollup	♦	Start-only
Commencement Date: 19 Septembe Completion Date: 5 May 2016	er 2013							

Revised Completion Date: 12 September 2016

KL/2012/03 Kai Tak Development -Stage 4 Infrastructure at Former North Apron Area

 Image
 Finish-only
 External Milestone

 External Tasks
 Image


Rev .15 Page 2a

ID	Task Name	Duration	Start	Finish	Jul	Aug				Dec	2014 Jan 2229 5	F	Feb	Mar	Ap		May	1100
1 2	Commence KL/2012/03 construction Section 2: Works within Portion 1 and 4	1437 days 1090 days	Thu Sep 19, '13 Thu Sep 19, '13	Fri Aug 25, '17 Mon Sep 12, '16		1110	9/19				2223	12/17/20	2 7 102	2 2 9			/ 4 1.	102
3 4	Setting out site boundary Obtain underground utilities plans	30 days 30 days	Thu Sep 19, '13 Thu Sep 19, '13	Fri Oct 18, '13 Fri Oct 18, '13			9/19 111 9/19 🗪		18									
5	Site clearance Initial survey	30 days 14 days	Sat Oct 19, '13 Mon Nov 18, '13	Sun Nov 17, '13 Sun Dec 1, '13				10/19 🛯 🔤	<u>1/</u>									
7	Erect hoarding, chain link fence and vehicular gate	30 days	Mon Dec 2, '13	Tue Dec 31, '13					1/18	12/1	12	31						
8	Installation of rising main along To Kwa Wan Road	1060 days	Sat Oct 19, '13	Mon Sep 12, '16				0/19										Π
9 10	Application of XP and TTA for approval Submission / approval of method statement, temporary works design	210 days 100 days	Sat Oct 19, '13 Sat Dec 28, '13	Fri May 16, '14 Sun Apr 6, '14				10/19		12/2	8					4/6		5/1
11 12	Procurement of HDPE pipes and fittings Procurement of special fittings	80 days 80 days	Fri Oct 3, '14 Thu Jan 22, '15	Sun Dec 21, '14 Sat Apr 11, '15														
13	Inspection pits at pit no. 5, 6, 7, 9, 10 and 11 for determining the alignment of rising mains.	14 days	Sat May 17, '14	Fri May 30, '14													5/ 17	Ť
14	Allow for utilities diversion works by the UU at pit no. 5, 6, 7, 9, 10 and 11	21 days	Sat May 31, '14	Fri Jun 20, '14														5/31
15	Construct common pit at pit no.5 and 9	40 days	Sat Jun 21, '14	Wed Jul 30, '14														
16 17	Handover common pit 5 and 9 for HKCG works Construct common pit at pit no. 6	35 days 90 days	Thu Jul 31, '14 Fri Aug 15, '14	Wed Sep 3, '14 Wed Nov 12, '14														
18 19	Construct common pit at pit no. 7 Construct common pit at pit no. 10	275 days 55 days	Thu Aug 21, '14 Sat Sep 27, '14	Fri May 22, '15 Thu Nov 20, '14														
20	Construct jacking pit at pit no. 11	130 days	Mon Sep 1, '14	Thu Jan 8, '15														
21 22	Mobilization of equipment and set up at Pit 7 Drilling for gas mains from pit 9 to 7 by HKCG	44 days 247 days	Tue Oct 14, '14 Thu Nov 27, '14	Wed Nov 26, '14 Fri Jul 31, '15														
23 24	Install gas mains from pit 9 to 7 by HKCG	140 days	Sat Aug 1, '15 Sat Dec 19, '15	Fri Dec 18, '15														
25	Bacfilling and handback pit 7 to KO Bacfilling and handback pit 9 to KO	16 days 37 days	Sun Dec 27, '15	Sun Jan 3, '16 Mon Feb 1, '16														
26 27	Rectification works by HKCG at Pit 9 DSD contractor repair works near Pit 9	66 days 14 days	Tue Feb 2, '16 Mon Jan 4, '16	Thu Apr 7, '16 Sun Jan 17, '16														
28	Mobilization of equipment and set up at pit 9	30 days	Fri Apr 8, '16	Sat May 7, '16														
29 30	Drilling for rising mains from pit 9 to 7 (use DN1350 TBM and DN1650 steel sleeve pipe) (Rock head) Demobilization of equipment at Pit 9	220 days	Sun May 8, '16 Wed Dec 14, '16	Tue Dec 13, '16 Tue Dec 27, '16														
31 32	Install rising mains (HDPE - 3m long) from pit 9 to 7 Procument of HDPE fittings and install rising mains at pit 7 and 9	120 days 40 days	Wed Dec 28, '16 Thu Apr 27, '17	Wed Apr 26, '17 Mon Jun 5, '17														
33 34	Mobilization of equipment and set up at pit 10 Drilling for rising mains from pit 10 to 9 (Boulder head)	30 days 60 days	Fri Nov 25, '16 Wed Dec 28, '16	Sat Dec 24, '16 Sat Feb 25, '17														
35	Demobilization of equipment at Pit 10	20 days	Sun Feb 26, '17	Fri Mar 17, '17														
36 37	Install rising mains from pit 10 and 9 Procument of HDPE fittings and install rising mains at pit 10	30 days 30 days	Sat Mar 18, '17 Mon Apr 17, '17	Sun Apr 16, '17 Tue May 16, '17														
38 39	Mobilization of equipment and set up at pit 6 Drilling for rising mains from pit 6 to 7 (Rock Head)	45 days 45 days	Wed Dec 2, '15 Sat Jan 16, '16	Fri Jan 15, '16 Mon Feb 29, '16														
40	Install rising mains from pit 6 to 7	30 days	Fri May 6, '16	Sat Jun 4, '16														
41 42	Procument of HDPE fittings and install rising mains at pit 6 Reinstatement of pit 6	25 days 25 days	Sat Dec 17, '16 Wed Jan 11, '17	Tue Jan 10, '17 Sat Feb 4, '17														
43	Drilling for gas mains from pit 5 to 6 by HKCG	110 days	Sun Aug 24, '14	Thu Dec 11, '14														
44 45	Install gas mains from pit 5 and 6 by HKCG Mobilization of equipment and set up at Pit 10	65 days 21 days	Fri Dec 12, '14 Sun Jul 12, '15	Sat Feb 14, '15 Sat Aug 1, '15														
46 47	Drilling for gas mains from pit 10 to 9 by HKCG Demobilization of equipment at Pit 10	30 days 7 days	Sun Aug 2, '15 Tue Sep 1, '15	Mon Aug 31, '15 Mon Sep 7, '15														
48	Install gas mains from pit 10 and 9 by HKCG	120 days	Tue Sep 8, '15	Tue Jan 5, '16														
49 50	Riser installation at pit 10 Gas pipe Connection	20 days 20 days	Wed Jan 6, '16 Tue Jan 26, '16	Mon Jan 25, '16 Sun Feb 14, '16														
51 52	Bacfilling and handback pit 10 to KO Mobilization of equipment and set up at Pit 6 by HKCG	30 days 14 days	Mon Feb 15, '16 Tue Jul 7, '15	Tue Mar 15, '16 Mon Jul 20, '15														
53	Drilling for gas mains from pit 6 to 7 by HKCG	18 days	Tue Jul 21, '15	Fri Aug 7, '15														
54 55	Demobilization of equipment at Pit 6 & 7 Install gas mains from pit 6 and 7 by HKCG	35 days 30 days	Sat Aug 8, '15 Sat Sep 12, '15	Fri Sep 11, '15 Sun Oct 11, '15														
56 57	Erect working platform by HKCG Gas pipe testing	14 days 28 days	Mon Oct 12, '15 Mon Oct 26, '15	Sun Oct 25, '15 Sun Nov 22, '15														
58	Gas pipe Connection	7 days	Mon Nov 23, '15	Sun Nov 29, '15														
59 60	Bacfilling and handback pit 6 to KO Bacfilling and handback pit 7 to KO	46 days 51 days	Tue Mar 1, '16 Tue Mar 1, '16	Fri Apr 15, '16 Wed Apr 20, '16														
61 62	Backfilling to the formation level for KO works at pit no. 5 Mobilization of equipment and set up at Pit 5	14 days 25 days	Sun Feb 15, '15 Wed Mar 11, '15	Sat Feb 28, '15 Sat Apr 4, '15														
63	Drilling for rising mains from pit 5 to 6 (Boulder head)	65 days	Thu Apr 16, '15	Fri Jun 19, '15														
64 65	Demobilization of equipment at pit 5 Handover common pit 6 for HKCG works	15 days 2 days	Sat Jun 20, '15 Sun Jul 5, '15	Sat Jul 4, '15 Mon Jul 6, '15														
66 67	Install rising mains from pit 5 and 6 Mobilization of equipment and set up at pit 5	40 days 28 days	Thu May 12, '16 Fri Aug 14, '15	Mon Jun 20, '16 Thu Sep 10, '15														
68	Drilling for rising mains from pit 5 to 4 (Rock head)	90 days	Sat Sep 26, '15	Thu Dec 24, '15														
69 70	Demobilization of equipment at Pit 4 and 5 Install rising mains from pit 5 to 4	14 days 60 days	Fri Dec 25, '15 Sat Jun 25, '16	Thu Jan 7, '16 Tue Aug 23, '16														
71 72	Construct wash-out chamber at pit no.5 Inspection pits at pit no. 3 and 4 for determining the alignment of	45 days 40 days	Wed Aug 24, '16 Sat Oct 11, '14	Fri Oct 7, '16 Wed Nov 19, '14														
72	rising mains. Allow for utilities diversion works by the UU at pit no. 3 and 4 if	40 days 65 days	Thu Nov 20, '14	Fri Jan 23, '15														
74 75	Construct jacking pit no. 4 Revised TTA at Pit 4 for TMLG approval and implementation of	190 days 30 days	Fri Apr 3, '15 Wed Mar 9, '16	Fri Oct 9, '15 Thu Apr 7, '16														
76	TTA Mobilization of equipment and set up at pit 4 Drilling for rising mains from pit 4 to 2 (Rock head)	42 days	Fri Apr 8, '16	Thu May 19, '16														
77 78	Install rising mains (HDPE - 4m long) from pit 4 to 2	240 days 80 days	Fri May 20, '16 Sun Jan 15, '17	Sat Jan 14, '17 Tue Apr 4, '17														
79	Procument of HDPE fittings and install rising mains at pit 2 and 4	30 days	Wed Apr 5, '17	Thu May 4, '17														
80 81	Mobilization of equipment and set up Drilling for rising mains from pit 11 to 10	10 days 100 days	Fri Jan 9, '15 Mon Jan 19, '15	Sun Jan 18, '15 Tue Apr 28, '15														
82	Install rising mains from pit 11 and 10	110 days	Wed Apr 29, '15	Sun Aug 16, '15														
83	Inspection pits at pit no. 2 for determining the alignment of rising mains.	10 days	Sat Nov 15, '14	Mon Nov 24, '14														
84	Inspection pits at pit no. 1 for determining the alignment of rising mains.	60 days	Tue Nov 25, '14	Fri Jan 23, '15														
85 86	DSD's Construction of Works Roadworks advice approved by RMO	90 days 30 days	Sat Jan 24, '15 Sun Apr 5, '15	Thu Apr 23, '15 Mon May 4, '15														
87	Allow for utilities diversion works by the UU at pit no. 2	220 days	Tue May 5, '15	Thu Dec 10, '15														
88 89	Construct receiving pit no. 2 Remove existing EMSD hoarding	40 days 70 days	Fri Mar 18, '16 Sat Jan 24, '15	Tue Apr 26, '16 Fri Apr 3, '15														
90 91	Roadworks advice approved by RMO Allow for utilities diversion works by the UU at pit no. 1	30 days 205 days	Sat Apr 4, '15 Mon May 4, '15	Sun May 3, '15 Tue Nov 24, '15														
92	Construct jacking pit no. 1	140 days	Wed Nov 25, '15	Tue Apr 12, '16														
93 94	Mobilization of equipment and set up Drilling for rising mains from pit 1 to 2 (Boulder head)	38 days 70 days	Wed Apr 13, '16 Sat May 21, '16	Fri May 20, '16 Fri Jul 29, '16														
95 96	Install rising mains from pit 1 to 2 and pit 1	40 days	Mon Sep 12, '16	Fri Oct 21, '16														
97	Procument of HDPE fittings and install rising mains at pit 1 Pit reinstatement at pit 1	30 days 20 days	Sun Jan 15, '17 Tue Feb 14, '17	Mon Feb 13, '17 Sun Mar 5, '17														
98 99	Demobilization of equipment at Pit 1 Install rising mains from NPS to pit 1	14 days 30 days	Sat Jul 30, '16 Sat Aug 13, '16	Fri Aug 12, '16 Sun Sep 11, '16														
100	CCTV inspection to completed pipeline	21 days	Tue Jun 6, '17	Mon Jun 26, '17														
101 102	Pressure test Road reinstatement at pit 7, 9 and 10	30 days 30 days	Tue Jun 27, '17 Thu Jul 27, '17	Wed Jul 26, '17 Fri Aug 25, '17														

.....

Commencement Date: 19 September 2013 Completion Date: 5 May 2016 Revised Completion Date: 12 September 2016





Start-only		External Tasks	◊
Finish-only	— ———————————————————————————————————	External Milestone	

								S	Stage 4 Infrastructure at Forn Master Progra	-										-
ID Task Name	Duration	Start	Finish	September 2013 September 1 Novem		January 2014 January 1	May 2014 March 1 May 1	July 1	September 2014 September 1 Nov	January ember 1 January	1 Mai	rch 1	May 2015 May 1 July 1	September 2015 September 1 November 1	January 2016 January 1	March 1	Ma	ay 2016 ay 1 July 1	September 2016 September 1	November
1 Commence KL/2012/03 construction 2 Section 3: Works within Portion 1	1336 days 972 days			3/4 9/1 9/29 10/27 9/19 ∽ 9/19	11/24	12/22 1/19	2/16 3/16 4/13 5/11 6/8	7/6 8/3	8/31 9/28 10/.	26 11/23 12/21	1/18 2/15	3/15	4/12 5/10 6/7 7/5 8/2	8/30 9/27 10/25 11/22	12/20 1/17			5/8 6/5 7/3	7/31 8/28 9/25	10/23
3 Works for Part of Road D2			3 Tue May 17, '16	9/19														5/17		
4 Site possession and preparation works 5 Site clearance and setting out site boundary 6 Apply XP for roadworks at junction of SWTR and TKWR and	15 days 20 days 210 days		3 Wed Oct 23, '13	9/19 10/3 10/4 10/23 11/3			5/31													
TTA approval 7 Submission of baseline monitoring for EPD approval 8 Approval of baseline monitoring by EPD 9 Submission / approval of construction materials and method	25 days 25 days 55 days	Fri Nov 1, '1		10/7 11/1 10/4	11/25 11/27															
statements for sewerage drain 10 Construct jacking / receiving pits for 2x750mm dia. Concrete pipes from FMH120_60 to 70 by trenchless method			3 Thu Mar 27, '14		1/28		3/27													
11Delivery of materials for sewerage drain12Mobilization of pipe jacking machine and setup13Drilling and installation of concrete pipe for 2x750mm dia.	60 days 30 days 90 days					1/2	3/24 3/28 4/27 4/26	7/25												
14 Construct sewerage drain and construct manholes from FMH120_30 to 40	80 days	Sat Jul 26, '14	4 Mon Oct 13, '14					7/26	10/13											
 15 Construct manholes FMH120_60 and 70 16 Removal of existing hoarding 17 Approval of TTA and implementation of TTA along SWTR and TKWR 	60 days 50 days 30 days	Sat Dec 13, '14	4 Sat Jan 31, '15						10/14		1/31 2/1 000000000000000000000000000000000000	12								
18 Removal of existing security fence 19 Install storm drain from SMH2501 to 2503 and construct	20 days 30 days	Tue Mar 3, '1 Mon Mar 23, '1									3/3	3/22 3/23	4/21							
20 manholes for construction of road junction of D2/SWTR 20 Completion of CLP works (Portion B) (width of occupied areas at northbound of D2 = approx. 20m)	378 days	Thu Apr 3, '14	4 Wed Apr 15, '15				4/3						<u>4/15</u>							
21 Installation of sheetpiling for CP3P3 1061-1115 22 Installation of waling and excavation to formation level for CP3P3 1061-1115	30 days 45 days	Sun Jan 11, '1. Wed Feb 25, '1.								1/1 1	2/9 2/25		3 4/10							
 Construct DCS system at CP3P3 1061-1115 Trench backfilling at CP3P3 1061-1115 and removal of sheet niles 			5 Tue Oct 13, '15 5 Thu Nov 12, '15										4/22 10 11 11 11 11 11 11 11 11 11 11 11 11	10/13						
25 Install storm drain from SMH2202 to 2204 and construct manholes	60 days	Sun May 31, '1	5 Wed Jul 29, '15										5/31 7/29							
26 Install storm drain from SMH3110 to3112 & 3113 to 3115 and construct manholes	90 days												6/7	9/4						
 27 Construct sewerage drain and construct manholes from DC1 to FMH120_30 28 Install storm drain from SMH3112 to 3113 and construct 	50 days		5 Sun Oct 25, '15 5 Mon Dec 14, '15											9/6	10/14					
 Install storm drain from SMH3112 to 3113 and construct manholes Install water main and wash-out chamber CHB200-CHB280 and 			5 Sun Mar 13, '16											10/26	12/14	-34	3			
CHC200-CHC280 30 Installation of utility by the utility undertakers at the junction of			6 Mon Mar 28, '16													3/14				
the realigned DLO ROW 31 Install sewer drain from FMH120_10 to 20			6 Thu May 12, '16													3/2	9	5/12		
 32 Construct additional manhole FMH120_15 (VO) 33 Modification of newly constructed sewer manholes and associated drain pipes for DC1 34 Construct flexible carriageway at the junction of realigned DLO 	30 days	Sun May 22, '1	 6 Tue Jun 21, '16 6 Mon Jun 20, '16 6 Fri Aug 5, '16 														5/1	6/21 5/22 6/20	<u>∞8/5</u>	
ROW including wearing courseRoad marking		Sat Aug 6, '1																	6	
36 Install traffic signal at the Junction of Road D2/ Western Access Road	20 days	Sun Jun 26, '1	6 Fri Jul 15, '16															6/26 7/15		
 37 Re-diversion of DLO ROW 38 Install water main CHB170-CHB200 and CHC170-CHC200 39 Construct road gully and gully pipe 			 6 Mon Aug 8, '16 6 Tue Aug 23, '16 6 Wed Sep 7, '16 															8	/7 8-8/8 8/9 8/23	
 40 Construct road kerb 41 Construct flexible carriageway 42 Installation of utility by the utility undertakers along proposed 	15 days 15 days 20 days 15 days	Thu Sep 8, '1	6 Thu Sep 22, '16 6 Tue Sep 27, '16																8/24 9/7 9/8 9/22 9/8 9/27 8/9 8/23	
footpath CH730-750 43 Construct u-channel and footpath 44 Londescript works			6 Tue Sep 27, '16																8/24	
44 Landscaping works 45 Construct sewerage drain and construct manholes from FMH120_40 to 60	3 days 22 days	Wed Sep 28, '1 Fri Nov 13, '1												11/13 11/13					9/28 🕈 9/30	
46 Proposed sewerage drain from FMH120_50 to 60 clash with CLP as-constructed CLP tunnel. Revised construction details was instructed by the Engineer on 30 Dec 15	30 days	Sat Dec 5, '1	5 Sun Jan 3, '16											12/5	1/3					
47Construct additional manhole FMH120_55 (VO)48Construct sewerage drain from FMH120_50 to 55 to 60	60 days 30 days	,	· · · · · ·												1/4	3/3				
 49 Install storm drain from SMH3117 to SMH2304 50 Install storm drain from SMH3115 to 3117a and construct manholes 	55 days		6 Fri May 27, '16														4/3	5/27		
51 Install water main CHB0-CHB170 and CHC0-CHC170 52 Construct road gully and gully pipe	25 days 50 days	Sat May 28, '1	6 Sat Jul 16, '16															5/28 5/28 6/21 5/28 7/16		
53 Construct road kerb 54 Install irrigation system 55 Installighting system by HyD	30 days 30 days 20 days	Tue Aug 16, '1	6 Wed Sep 14, '16															7/17	8/16 8/16 8/16	
 55 Installation of lighting system by HyD 56 Construct flexible carriageway 57 Planting works 	20 days 50 days 5 days	Tue Aug 16, '1	.6 Tue Oct 4, '16																8/16 9/4 8/16 10/4 10/5 10/4	
58 Liaison meeting with UU59 Installation of utility by the utility undertakers along proposed	270 days 52 days	Thu May 8, '14	4 Sun Feb 1, '15				5/8				2/1							7/3		
footpath CH550-73060Construct planting area, u-channel and footpath61Landscaping works	30 days 3 days	Wed Aug 24, '1 Fri Sep 23, '1	6 Thu Sep 22, '16 6 Sun Sep 25, '16																8/24 9/23 9/25	
 62 Installation of utility by the utility undertakers along proposed footpath CH750-810 63 Construct planting area, u-channel and footpath 64 CLP T-junction at Portion C 	388 days	Wed Aug 17, '10 Thu Oct 9, '14	4 Sat Oct 31, '15						10/9 6					10/31				7/3	8/17	
 65 Installation of utility by the utility undertakers along proposed footpath CHA820-850 66 Submission on method statement for DWEI for DSD approval 			5 Mon Nov 30, '15											11/1						
 66 Submission on method statement for DWFI for DSD approval 67 Awaiting for construction details for re-construction of box 	20 days 43 days		5 Fri Oct 23, '15 5 Wed Jan 13, '16											10/4	1/13					
culvert 68 Reconstruction of existing box culvert DWFI (VO)	140 days	Thu Jan 14, '1	6 Wed Jun 1, '16												1/14			6/1		
69 Construct sewer drain from box culvert to FMH140_10 and manhole	70 days	Thu Jun 2, '1	6 Wed Aug 10, '16															6/2	8/10	
70 Install FWM CHC1-0 to 50 & SWM CHF2-0 to 50 (VO 35A) 71 Installation of utility by the utility undertakers along proposed			6 Fri Sep 9, '166 Mon Sep 19, '16																9/10 1115 9/19	
 71 Installation of utility by the utility undertakers along proposed footpath CHA820-850 72 Construct planting area, u-channel and footpath 			6 Sun Oct 9, '16																9/10 1111-9/19	
73 74 Section 3A	1336 days	Thu Sep 19, '1	3 Tue May 16, '17	9/19																
 75 Establishment works for Section 3 76 77 Section 4 			3 Tue May 16, '17 3 Fri Sep 2, '16	9/19 00000000000000000000000000000000000																
 77 Section 4 78 Perservation and preotection of trees within Portions 1 to 4 	1080 days 1080 days	Thu Sep 19, '1 Thu Sep 19, '1	3 Fri Sep 2, '16 3 Fri Sep 2, '16	9/19															● 9/2 111111111111111111111111111111111111	
			ſ		II	1						I								1

	Critical tasks	Working days	÷	Inactive Summary		Duration-only		Manual Sum
	Non-critical tasks	Inactive Milestone		Manual Task	\diamond	Manual Summary Rollup	•	Start-only
ection 3	or 2013							

KL/2012/03
Kai Tak Development -
Stage 4 Infrastructure at Former North Apron Area

 mmary
 Finish-only
 External Milestone


 External Tasks
 Image: Alternal Milestone

Rev .15 Page 3

												Sta	-		Former North A	pron Area								
ID	Task Name	Duration	Start	Finish	September 2013 September 1 November 1 1 29 27	Janua	ry 2014 ry 1 19	March 1 16 16	May 2 May 13		July	1 Septer	mber 2014 mber 1	Nove	rember 1 6 23	January 2 January 2 21		March 1 15 15 1	May 2015 May 1 2 10	Ju	ily 1	September 20 September 1 30		November 1 25 22
1	Commence KL/2012/03 construction	1093 days	Thu Sep 19, '13	Thu Sep 15, '1	16 -	24 22	19	10 10	15	11	8	0 3 3	28	20	5 25	21	18		2 10	/	5 2	30	21	
2 3	Section 5: Works for Southbound of Road D2 Awaiting for the notifcation of commencement of works by the Engineer	1093 days 97 days	Thu Sep 19, '13 Thu Sep 19, '13	Thu Sep 15, '1 Tue Dec 24, '1		¥2/24																		
4	Completion of DCS works for CH3P3-970 to 1030	372 days	Wed Dec 25, '13	Wed Dec 31, '1		12/25										12/31								
5	Installation of utility by the utility undertakers along proposed footpath	20 days	Mon Aug 29, '16	Sat Sep 17, '1																				
6	Construct drainpit and u-channel Install street lighting	25 days 15 days	Sun Sep 18, '16 Sun Sep 25, '16	Wed Oct 12, '1 Sun Oct 9, '1																				
8	Installation of lighting system by HyD	20 days	Mon Oct 10, '16	Sat Oct 29, '1																				
9	Construct footpath, planting area and concrete run-in Landscape works	35 days	Mon Oct 17, '16 Mon Nov 21, '16	Sun Nov 20, '1 Wed Nov 23, '1																				
10	Construct stormwater drain and manholes	3 days 17 days	Mon Aug 15, '16	Wed Nov 23, 1 Wed Aug 31, '1																				
12	Construct road gully with pipes	15 days	Thu Sep 1, '16	Thu Sep 15, '1																				
13	Construct road kerb Construct flexible carriageway	15 days 30 days	Fri Sep 16, '16 Sat Oct 1, '16	Fri Sep 30, '1 Sun Oct 30, '1																				
14	Road marking	1 day	Mon Oct 31, '16	Mon Oct 31, '1																				
16	Construct CLP tunnel by CLP Portion B	413 days	Fri Feb 28, '14	Thu Apr 16, '1			2	2/28								1/1		4/1	6					
17 18	Completion of DCS works for CH3P3-1030 to 1115 Installation of utility by the utility undertakers along proposed footpath	610 days 25 days	Thu Jan 1, '15 Sun Sep 18, '16	Thu Sep 1, '1 Wed Oct 12, '1																				
19	Construct drainpit and u-channel Install street lighting	30 days 12 days	Thu Oct 13, '16 Sat Nov 12, '16	Fri Nov 11, '1 Wed Nov 23, '1																				
20	Construct footpath, planting area and concrete run-in	39 days	Thu Oct 13, '16	Sun Nov 20, '1																				
22	Landscape works	3 days	Mon Nov 21, '16	Wed Nov 23, '1																				
23	Construct stormwater drain and manholes Construct road gully with pipes	33 days 16 days	Fri Sep 2, '16 Wed Oct 5, '16	Tue Oct 4, '1 Thu Oct 20, '1																				
25	Construct road gaily will pipes	15 days	Fri Oct 21, '16	Fri Nov 4, '1																				
26	Construct flexible carriageway	25 days	Sat Nov 5, '16	Tue Nov 29, '1																				
27	Road marking Completion of DCS works for CH3P3-930 to 970	l day 141 days	Wed Nov 30, '16 Wed Jul 1, '15	Wed Nov 30, '1 Wed Nov 18, '1																7/1 🛛				11/18
29	Construct CLP tunnel by CLP Portion F1	126 days	Thu Nov 19, '15	Wed Mar 23, '1	16																			11/19
30	Installation of utility by the utility undertakers along proposed footpath		Mon Aug 15, '16	Wed Sep 14, '1																				
31	Construct drainpit and u-channel Install street lighting	35 days 20 days	Thu Sep 15, '16 Thu Sep 15, '16	Wed Oct 19, '1 Tue Oct 4, '1																				
33	Construct footpath, planting area and concrete run-in	40 days	Thu Sep 15, '16	Mon Oct 24, '1	16																			
34	Landscape works Construct stormwater drain and manholes	7 days 45 days	Tue Oct 25, '16 Mon May 2, '16	Mon Oct 31, '1 Wed Jun 15, '1																				
36	Construct road gully with pipes	40 days	Thu Jun 16, '16	Mon Jul 25, '1																				
37	Construct road kerb	10 days	Tue Jul 26, '16	Thu Aug 4, '1																				
38	Construct flexible carriageway Road marking	40 days 2 days	Fri Aug 5, '16 Wed Sep 14, '16	Tue Sep 13, '1 Thu Sep 15, '1																				
40	Completion of DCS works for CH3P3-370 to 520	400 days	Sun Dec 28, '14	Sun Jan 31, '1											12/2	28								
41	Completion of DCS works for CH3P3-350 to 370 Completion of DCS works for CH3P3-520 to 570	120 days 110 days	Sun Oct 4, '15 Sun Oct 25, '15	Sun Jan 31, '1 Thu Feb 11, '1																		10/4		
42	Installation of utility by the utility undertakers along proposed footpath	35 days	Sun Oct 25, 15 Sun Aug 28, '16	Sat Oct 1, '1																			10/25 🔤	
- 4.4		45 1	See Oct 2 110	Tree Nove 15 11	16																			
44	Construct drainpit and u-channel Install street lighting	45 days 20 days	Sun Oct 2, '16 Sun Oct 2, '16	Tue Nov 15, '1 Fri Oct 21, '1																				
46	Construct footpath, planting area and concrete run-in	45 days	Sun Oct 2, '16	Tue Nov 15, '1	16																			
47	Landscape works Construct stormwater drain and manholes	7 days 30 days	Wed Nov 16, '16 Sun Aug 28, '16	Tue Nov 22, '1 Mon Sep 26, '1																				
48	Construct road gully with pipes	20 days	Tue Sep 27, '16	Sun Oct 16, '1																				
50	Construct road kerb	20 days	Mon Oct 17, '16	Sat Nov 5, '1																				
51	Construct flexible carriageway Road marking	20 days 3 days	Sun Nov 6, '16 Sat Nov 26, '16	Fri Nov 25, '1 Mon Nov 28, '1																				
53	Completion of DCS works for CH3P3-570 to 730	200 days	Sat Sep 19, '15	Tue Apr 5, '1	16																	9/19		
54	Installation of utility by the utility undertakers along proposed footpath		Sun Aug 21, '16	Sat Sep 24, '1																				
55	Construct drainpit and u-channel Install street lighting	55 days 20 days	Sun Sep 25, '16 Sun Sep 25, '16	Fri Nov 18, '1 Fri Oct 14, '1																				
57	Construct footpath, planting area and concrete run-in	50 days	Sun Sep 25, '16	Sun Nov 13, '1																				
58	Landscape works	7 days	Mon Nov 14, '16	Sun Nov 20, '1																				
59 60	Construct stormwater drain and manholes Construct road gully with pipes	40 days 29 days	Sun May 29, '16 Fri Jul 8, '16	Thu Jul 7, '1 Fri Aug 5, '1																				
61	Construct road kerb	20 days	Sat Aug 6, '16	Thu Aug 25, '1	16																			
62	Construct flexible carriageway Road marking	20 days 1 day	Fri Aug 26, '16 Thu Sep 15, '16	Wed Sep 14, '1 Thu Sep 15, '1																				
64	Completion of DCS works for CH3P3-730 to 830	260 days	Mon Mar 2, '15	Mon Nov 16, '1														3/2						11/16
65	Cable duct block by CLPCompletion of DCS works for CH3P3-830 to 930 (except 860 to 900)	126 days 240 days	Tue Nov 17, '15 Mon Apr 27, '15	Mon Mar 21, '1 Tue Dec 22, '1														4/07						11/17
67			Sun Aug 28, '16	Thu Oct 6, '1														4/27						
68 69	Construct drainpit and u-channel Install street lighting	45 days 20 days	Fri Oct 7, '16 Fri Oct 7, '16	Sun Nov 20, '1 Wed Oct 26, '1																				
70	Construct footpath, planting area and concrete run-in	45 days	Fri Oct 7, '16	Sun Nov 20, '1	16																			
71	Landscape works Construct stormwater drain and manholes	7 days 21 days	Mon Nov 21, '16 Sun Mar 27, '16	Sun Nov 27, '1 Sat Apr 16, '1																				
72	Proposed sewer drain FMH120_20 to 10 clash with as-constructed CLP's cable tunnel. Further instruction is required		Sun Apr 17, '16	Tue Apr 26, '1																				
74	Construct additional manhole with backdrop (VO)	40 days	Wed Apr 27, '16	Sun Jun 5, '1	16																			
75	Construct road gully with pipes	45 days	Mon Jun 6, '16	Wed Jul 20, '1	16																			
76 77	Construct road kerb Construct flexible carriageway	20 days 35 days	Thu Jul 21, '16 Wed Aug 10, '16	Tue Aug 9, '1 Tue Sep 13, '1																				
78	Road marking	2 days	Wed Aug 10, 16 Wed Sep 14, '16	Thu Sep 15, 1 Thu Sep 15, '1																				
79	Completion of DCS works for CH3P3-860 to 900 for realignment of DLO ROW including wearing course	-	Sun Apr 17, '16	Thu Aug 4, '1																				
80	Installation of utility by the utility undertakers along proposed footpath	20 days	Fri Aug 5, '16	Wed Aug 24, '1	16																			
81	Construct stormwater drain and manholes	16 days	Fri Aug 5, '16	Sat Aug 20, '1																				
82 83	Construct road gully with pipes Construct road kerb	10 days 5 days	Sun Aug 21, '16 Wed Aug 31, '16	Tue Aug 30, '1 Sun Sep 4, '1																				
83	Construct flexible carriageway	10 days	Mon Sep 5, '16	Wed Sep 14, '1	16																			
85	Road marking	1 day	Thu Sep 15, '16	Thu Sep 15, '1	16																			

Non-critical tasksInactive MilestoneManual TaskManual Summary RollupStart-only	Critical tasks	Working days	Å	Inactive Summary		Duration-only		Manual Summa
	Non-critical tasks	Inactive Milestone		Manual Task	\diamond	Manual Summary Rollup	•	Start-only

KL/2012/03
Kai Tak Development -
Stage 4 Infrastructure at Former North Apron Area



ID	Task Name	Duration	Start	Finish	-	Qtr 4, 2013					~	, 2014						Qtr 2, 2	014	λ .π					Qtr	
1		000 1	M 0 10 110		1 8 15 22	Oct 29 6 13	Nov 3 20 27 3	10 17	Dec 24 1	8 15 22	Jan 29 5	5 12 19	Feb 9 26 2	9 10	M 5 23		16 23	Apr 30 6	13 20	May 27 4	11 1	Ju 3 25 1		15 22	Jul 2 29	
$\frac{1}{2}$	Commence KL/2012/03 construction Section 7A: Works for Southbound of Road D2 Awaiting for the notifcation of commencement of works by the Engineer	902 days 902 days 97 days	Thu Sep 19, '13 Thu Sep 19, '13 Thu Sep 19, '13	Tue Mar 8, '16 Tue Mar 8, '16 Tue Dec 24, '13	9/19 -						12/24														T	ſ
4 5	Submission for approval of DCS materials Interface works meeting with CLP	100 days 30 days	Wed Dec 25, '13 Tue Oct 15, '13	Thu Apr 3, '14 Wed Nov 13, '13		10/15		1/1		12/25 🖬	inn in	щици	фифи	фици	ниф	шш	шш	111-4/3								l
6	Deliver DCS materials batch no. 1	150 days	Tue Apr 15, '14	Thu Sep 11, '14	-	10/15 🖾		<u>∞ 11/1</u>										4/15	<i>ann</i>							
7	Submission for approval of method statement and temp work design	40 days	Fri Apr 4, '14	Tue May 13, '14													4	1/4								ĺ
8 9	Installation of sheetpiles for CH3P3-970 to 1030 Installation of waling and excavation for CH3P3-970 to 1030	40 days 60 days	Wed May 14, '14 Mon Jun 23, '14	Sun Jun 22, '14 Thu Aug 21, '14																5/1	4 वैंगा			6/23 1	<i>/22</i>	
10 11	Grade 200 rock fill (SI) Construct DCS system at CH3P3-970 to 1030	20 days 90 days	Fri Aug 22, '14 Thu Sep 11, '14	Wed Sep 10, '14 Tue Dec 9, '14																						
12 13	Trench backfilling at CH3P3-970 to 1030 Construct CLP tunnel by CLP Portion B	22 days 413 days	Wed Dec 10, '14 Fri Feb 28, '14	Wed Dec 31, '14 Thu Apr 16, '15											/28											
14	Deliver DCS materials batch no. 3	60 days	Thu Oct 30, '14	Sun Dec 28, '14	-																					
15	Installation of sheetpiles for CH3P3-1030 to CP3P3-1087 & CP3P2-1115	50 days	Thu Jan 1, '15 Fri Feb 20, '15	Thu Feb 19, '15																						ĺ
16	Installation of waling and excavation for CH3P3-1030 to CP3P3-1087 & CP3P2-1115	50 days	,	Fri Apr 10, '15																						
17	Construct DCS system at CH3P3-1060 to CP3P3-1087 & CP3P2-1115	50 days	Sat Apr 11, '15	Sat May 30, '15																						ĺ
18	Cut CLP sheetpiles and additional infill in CLP structure for installation of seawater pipes	30 days	Mon Jun 1, '15	Tue Jun 30, '15																						ĺ
19	Trench excavation for WSD permanent diversion of existing watermain at CH3P3-1000 (additional works)	16 days	Wed Jul 1, '15	Thu Jul 16, '15																						ĺ
20	Permanent diversion of existing watermain at CH3P3-1000 by WSD (additional works)	91 days	Fri Jul 17, '15	Thu Oct 15, '15																						ĺ
21	Remove existing watermain and then installation of waling and excavation for CH3P3-1030 to 1050	30 days	Fri Oct 16, '15	Sat Nov 14, '15																						ĺ
22 23	Construct DCS system at CH3P3-1030 to CP3P3-1087 Construct sectional valve chambers (SV-N-09)	110 days 165 days	Sun Nov 15, '15 Fri Mar 4, '16	Thu Mar 3, '16 Mon Aug 15, '16																						
24 25	Trench backfilling at CP3P3-1087 to CP3P2-1115 Trench backfilling at CH3P3-1030 to CP3P3-1087	30 days 16 days	Wed Oct 7, '15 Tue Aug 16, '16	Thu Nov 5, '15 Wed Aug 31, '16																						l
26 27	Deliver DCS materials batch no. 5 Proposed UU works to be laid at DLO ROW	60 days 23 days	Thu Apr 30, '15 Mon Jun 8, '15	Sun Jun 28, '15 Tue Jun 30, '15	5																					l
28 29	Re-diversion of DLO ROW Break up existing hard materials for sheetpiling works	22 days 22 days 4 days	Wed Jul 1, '15 Thu Jul 23, '15	Wed Jul 22, '15 Sun Jul 26, '15	5																					l
30	Installation of sheetpiles for CH3P3-930 to 970	30 days	Mon Jul 27, '15	Tue Aug 25, '15																						l
31 32	Temporary support existing watermain Install waling and excavate for CH3P3-930 to 970	30 days 25 days	Wed Aug 26, '15 Fri Sep 25, '15	Thu Sep 24, '15 Mon Oct 19, '15	5																					ĺ
33 34	Construct DCS system at CH3P3-930 to 970 Trench backfilling at CH3P3-930 to 970	50 days 30 days	Tue Oct 20, '15 Thu Feb 18, '16	Tue Dec 8, '15 Fri Mar 18, '16																						ĺ
35 36	Deliver DCS materials batch no. 2 Installation of sheetpiling for CH3P3-370 to 520	60 days 25 days	Wed Oct 22, '14 Sat Nov 1, '14	Sat Dec 20, '14 Tue Nov 25, '14																						ĺ
37 38	Installation of wailing and excavation for CH3P3-370 to 520 Construct DCS system at CH3P3-370 to 450	90 days 80 days	Thu Nov 27, '14 Wed Feb 25, '15	Tue Feb 24, '15 Fri May 15, '15	6																					ĺ
39 40	Trench backfilling at CH3P3-370 to 450	30 days	Sat May 16, '15	Sun Jun 14, '15	6																					ĺ
41	Construct DCS system at CH3P3-450 to 520 Construct sectional valve chambers (SV-N-10)	200 days 170 days	Mon Jun 15, '15 Tue Jan 5, '16	Thu Dec 31, '15 Wed Jun 22, '16	5																					ĺ
42 43	Construct bend block concrete at CHC3P3-450 to 520 Trench backfilling at CH3P3-450 to 520	70 days 10 days	Thu Jun 23, '16 Thu Sep 1, '16	Wed Aug 31, '16 Sat Sep 10, '16																						ĺ
44 45	Deliver DCS materials batch no. 5 Divert ROW	60 days 8 days	Sat Apr 11, '15 Fri Aug 28, '15	Tue Jun 9, '15 Fri Sep 4, '15																						ĺ
46 47	Installation of sheetpiles for CH3P3-350 to 370 Installation of wailing and excavation for CH3P3-350 to 370	25 days 30 days	Sat Sep 5, '15 Wed Sep 30, '15	Tue Sep 29, '15 Thu Oct 29, '15	6																					ĺ
48	Construct DCS system at CH3P3-350 to 370 Trench backfilling at CH3P3-350 to 370	90 days 15 days	Fri Oct 30, '15 Thu Jan 28, '16	Wed Jan 27, '16 Thu Feb 11, '16	5																					ĺ
50	Construct tee-off gate valve chambers (S-1L4)	30 days	Sun Jul 31, '16	Mon Aug 29, '16	5																					ĺ
51 52	Diversion of MTR ROW CLP cable duck block	15 days 60 days	Sun Jun 7, '15 Fri Oct 9, '15	Sun Jun 21, '15 Mon Dec 7, '15	5																					ĺ
53 54	Trench excavation at CH3P3-520 to 570 Construct DCS system at CH3P3-520 to 570	20 days 90 days	Fri Oct 23, '15 Thu Nov 12, '15	Wed Nov 11, '15 Tue Feb 9, '16	5																					ĺ
55 56	Trench backfilling at CH3P3-520 to 570 Diversion of MTR ROW	10 days 20 days	Wed Feb 10, '16 Sat Feb 20, '16	Fri Feb 19, '16 Thu Mar 10, '16																						ĺ
57 58	Construct DCS system at CH3P3-570 to 590 Construct bend block concrete at CHC3P3-570 to 590	50 days 40 days	Fri Mar 11, '16 Sat Apr 30, '16	Fri Apr 29, '16 Wed Jun 8, '16																						
59	VO49 additional 3 nos. tee-off pipes at CH3P3-560 issued on 14 Aug 15	1 day	Fri Aug 14, '15	Fri Aug 14, '15																						ĺ
60 61	VO49 materials production, IIB, insulation layer and delivery to site	110 days 10 days	Sat Aug 15, '15 Sat Apr 9, '16	Wed Dec 2, '15																						
62	VO49 trench excavation VO49 pipe laying for 3 nos. CWP	84 days	Thu Jun 9, '16	Mon Apr 18, '16 Wed Aug 31, '16	5																					ĺ
63 64	VO49 trench backfilling Construct CLP tunnel by CLP Portion A3-A5	15 days 260 days	Thu Sep 1, '16 Fri Jan 2, '15	Thu Sep 15, '16 Fri Sep 18, '15	5																					ĺ
65 66	Deliver DCS materials batch no. 4 Trench excavation for 4 nos. seawater pipes and 1 no. DN500 CWP	60 days 20 days	Mon Apr 13, '15 Tue Aug 25, '15	Thu Jun 11, '15 Sun Sep 13, '15																						ĺ
67	CH3P3-590 to 730 Laying miradrain and steel plate above KTT (addition works)	25 days	Mon Sep 14, '15	Thu Oct 8, '15																						ĺ
68	Pipe laying for 4 nos. seawater pipes and 1 no. DN500 CWP CH3P3-590 to 730	70 days	Fri Oct 9, '15	Thu Dec 17, '15																						ĺ
69 70	Concrete surround (addition works) and laying steel plate above KTT Deliver DCS materials batch no. 4	100 days 60 days	Fri Dec 18, '15 Fri Jan 2, '15	Sat Mar 26, '16 Mon Mar 2, '15																						ĺ
71	Trench excavation for 2 nos. DN1000 CWP CH3P3-590 to 730	10 days	Fri Jan 8, '16	Sun Jan 17, '16	5																					ĺ
72 73	Laying miradrain and steel plate above KTT (addition works) Pipe laying for 2 nos. DN1000 CWP CH3P3-590 to 730	15 days 55 days	Mon Jan 18, '16 Tue Feb 2, '16	Mon Feb 1, '16 Sun Mar 27, '16	5																					ĺ
74	Concrete surround (addition works) and laying steel plate above KTT	15 days	Mon Mar 28, '16	Mon Apr 11, '16																						ĺ
75	VO58 additional 2 nos. tee-off pipes at CH3P3-720, issued on 17 Aug 15, materials provided by client	1 day	Mon Aug 17, '15	Mon Aug 17, '15																						ĺ
76 77	Installation of sheetpiles and excavation works VO58 tee-off laying works	50 days 140 days	Wed Feb 24, '16 Thu Apr 14, '16	Wed Apr 13, '16 Wed Aug 31, '16	5																					ĺ
78 79	Trench backfilling Installation of sheetpiling for CH3P3-730 to 830	10 days 35 days	Thu Sep 1, '16 Sat Mar 7, '15	Sat Sep 10, '16 Fri Apr 10, '15																						ĺ
80 81	Installation of wailing and excavation for CH3P3-730 to 830 Construct DCS system at CH3P3-730 to 830	80 days 130 days	Sat Apr 11, '15 Tue Jun 30, '15	Mon Jun 29, '15 Fri Nov 6, '15																						ĺ
82 83	Trench backfilling at CH3P3-730 to 830 Cable duct block by CLP	9 days 110 days	Sat Nov 7, '15 Thu Nov 19, '15	Sun Nov 15, '15 Mon Mar 7, '16																						ĺ
84 85	Construct tee-off gate valve chambers (S-2D1) Construct bend block concrete at CH3P3-730 to 830	140 days 37 days	Tue Mar 8, '16 Tue Jul 26, '16	Mon Jul 25, '16	5																					ĺ
86	Trench backfilling at CH3P3-750-770	10 days	Thu Sep 1, '16	Wed Aug 31, '16 Sat Sep 10, '16	5																					ĺ
87 88	Construct CLP tunnel by CLP Portion F2a Deliver DCS materials batch no. 5	215 days 60 days	Wed Jul 16, '14 Wed Apr 8, '15	Sun Feb 15, '15 Sat Jun 6, '15	5																					ľ
89 90	Installation of sheetpiling for CH3P3-830 to 930 Installation of wailing and excavation for CH3P3-830 to 930	30 days 50 days	Mon Jun 1, '15 Wed Jul 1, '15	Tue Jun 30, '15 Wed Aug 19, '15																						1
91 92	Construct DCS system at CH3P3-830 to 930 Trench backfilling at CH3P3-830 to 930	100 days 40 days	Thu Aug 20, '15 Sat Nov 28, '15	Fri Nov 27, '15 Wed Jan 6, '16	6																					
93	DCS pipe laying works and construct tee-off gate valve chambers (S-2DL)	84 days	Wed Jun 8, '16	Tue Aug 30, '16																						1
94 95	Delivery of optical fibers Construction of cable ducts and drawpits	50 days 50 days	Wed Jul 27, '16 Fri Jul 22, '16	Wed Sep 14, '16 Fri Sep 9, '16																						1
95 96 97	Laying and testing optical fibers Interfacing works with EMSD 1020EM12A Contractor for connection of	20 days	Thu Sep 15, '16	Tue Oct 4, '16	5																	///				L
	the proposed four seawater pipes and three chilled water pipes in Section C to their construction of seawater pipes and chilled water pipes	120 days	Thu May 29, '14	Thu Sep 25, '14																		/29 🔤	11111			8
98 99	CCTV for DCS pipes Swabbing, pressure test and chemical test for DCS Pipes	100 days 60 days	Sun May 22, '16 Thu Sep 1, '16	Mon Aug 29, '16 Sun Oct 30, '16																						L

💷 Inactive Milestone 🗌 Inactive Summary Manual Task 🔅


Duration-only Manual Summary Rollup 🔷

Manual Summary 🔷

Start-only Finish-only External Tasks 🔷

Kwan On Construction Co. Ltd.

Critical tasks



Rev		1	5
Pa	ge	Э	7

	Jar		2010			Fe	b				Ma	r			4	Qtr 2 Apr				Ma	y			1	un			0	Jul	: 3, 2				Aug		,	<u> </u>	Se	p				Qtr 4 Oct				N	lov		10		De	<u>ec</u>
2	/	3	10	17	24	31	. 7	1	.4 :	21 1	28	ų.	13 5/8	20	27	3	10	17	24	1	8	15	22	29	9 5	12	2 1	92	26	3 1	10	17	24	31	7	14	21	28	4	11	18	25	2	9	16	0 23	5 3(•	0 6	5	13	20	27	4
				1111						3/4	10 , 4 0 ,																										15	3	//31														
							2	/18						3/18	8																																						
1	/5	2/31																								6	/23	6 /2	22								9/1	S 8 1 S	/31	9/1	0												
					8																											7/:	31					s 8/	29														
						2/	10	2/20		2/19	3/1	1	3/10					2	/30	0-4/2 0-11	9					6/8																											
17																4/9																		111			9/1	1 S	/31	8	9/15												
	1/8			<u>1</u> /1	17										374	20																																					
		1	/18	<u></u>	2/2		2/1							3/28	3/	27	S 4	11																																			
								2	/24	щ			ш					4/13																																			
																																					9/1	1 55		9/1													
											3/8		7																		7	/26	7/2	25	111	111	9/1	11-8 1	/31	9/1	0												
		3 1,	/6																														61					<u></u>	9/1														
																						5/22	<u></u>														9/1		29	1111	1111			ĻIII	Ļ			10/30	0				

External Milestone


Kwan On Construction Co. Ltd.										~		Kai Tak age 4 Infrastructure	L/2012/03 Development - e at Former North Ap															Rev . 7 Page 8
ID Task Name	Duration	Start	Finish	M	ay 2015	T1	1	September 2	015		ogramme for In	January 2016		Design) within Portion 3	May 2016		[]v1v/ 1		September 2016 September 1	November	r 1	January 2017		Monah 1		May 2017		
1 Section 7B: Open Cut Section and Heading Section	763 days	Fri Apr 3, '15	Thu May 4, '17	15 12	10	7	5 2	September 1 30	27	November 1 25	22	January 1 20	17	14 13	May 1 10	8 5	3	31	28	25 23	20	January 1 18	15	March 1 12	12	9 9	7	4
2 Western Approach		Fri Apr 3, '15		4/3													= 6/28											
 3 Submission for temporary ELS system and approval 4 Install sheet piles at formation level 		Fri Apr 3, '15 Fri Apr 17, '15		4/3 4/16 4/17 4/16	5/22																							
5 Submission for revised temporary ELS system and approval	14 days	Sat May 23, '15	Fri Jun 5, '15		5/22	<mark>Ⅲ</mark> 6/5																						
6 Install waling	11 days	Sat Jun 6, '15	Tue Jun 16, '15		6/6	6 0 000 <u>6</u> /16																						ļ
7 Install strut8 Trench excavation down to 2m and 8m long for drilling		Wed Jun 17, '15 Thu Jul 2, '15	Wed Jul 1, '15 Tue Jul 14, '15			6/17	1																					
horizontal pipe-piles							7/14																					
9 Submission for heading method 10 Comment on heading method							7/17 8/5 8/6 8/10	n II																				
11 Mobilization and set up for drilling works	30 days	Tue Aug 11, '15	Wed Sep 9, '15				8/11	<u></u>																				
12Drilling for 219 dia. pipe-piles13Review design for heading method		Thu Sep 10, '15 Thu Oct 15, '15						9/10	10/15	/14	3																	
14 Grout trial to obtain design parameter	10 days	Sat Nov 14, '15	Mon Nov 23, '15						10/15 411	11/14	11/23 11/26																	
15 Update method statement for heading method16 Upon grout trial successful, proceed with drilling for all grout	3 days 52 days	Tue Nov 24, '15 Fri Nov 27, '15	Thu Nov 26, '15 Sun Jan 17, '16							11/24	11/26		1/17															
holes and grouting 17 Rectification of existing ELS system		Mon Jan 18, '16										1/10			100													
18 Release of suspension of works order	16 days	Wed Apr 27, '16	Thu May 12, '16									1/18 🚺			4/27	12												
19 Fixing bottom layer reinforcement bar (Additional works - no steel bar shown on original design)		Fri May 13, '16													5/13 🏧	5/28ح5/28												
20 Concreting up to bottom level of sleeve pipe		Sun May 29, '16														5/29 6/1												
21 Install 1 no. DN2800 dia sleeve pipe and 4 nos. DN2100 dia. Sleeve pipe	4 days	Thu Jun 2, '16	Sun Jun 5, '16													6/2 16/5												
22 Concreting up to middle level of sleeve pipe		Mon Jun 6, '16 Wed Jun 8, '16														6/6 6/7												
23Concreting up to top level of sleeve pipe24Fixing top layer reinforcement bar (Additional works - no steel		Wed Jun 8, '16 Sat Jun 11, '16														6/8 0_6/10 6/11 0_6/13												
bar shown on original design) 25 Concreting up to final level of concrete surround		Tue Jun 14, '16														6/14 6/16												
26 Backfilling and remove stage 1 strut and waling	5 days	Fri Jun 17, '16	Tue Jun 21, '16													6/17 (1) 6/22 (1)	/21											
27 Remove sheetpiles and filling the gap28 Grade 400 rock fill (additional works)	7 days	Wed Jun 22, '16 Sun Nov 15, '15	Tue Jun 28, '16							11/15	11/20					6/22 👖	□-6/28											
29 Blinding layer for PJ-N-02	20 days	Mon Nov 30, '15	Sat Dec 19, '15							11/15	/30	12/19																
30Construct base slab of PJ-N-0231Construct wall of PJ-N-02 up to +3mPD		Sun Dec 20, '15 Sun Jun 12, '16									12/20		<u>™ 1/23</u>			6/12		8/10										
32 Soil Backfilling up to +2.8mPD		Thu Aug 11, '16														0/12		8/11	/24									
33Construct top slab of PJ-N-0234Soil Backfilling up to formation level	-		,															8/25 🐱		10/23								
35 Remove strut and waling		Tue Nov 1, '16																		11/1	1/10							
36 Remove sheetpiles and filling the gap		Fri Nov 11, '16																		11/11 👗	SSS 11/20							
37 Hand back the site to CCC's38 Construction of remaining box culvert by CCC's.	120 days	Wed Jun 29, '16 Fri Jul 1, '16	Fri Oct 28, '16													6/2	9 0 6/30			10/28								
39 Section 7B: Open-cut Section & Heading from Eastern Approach	648 days	Mon Jul 27, '15	Thu May 4, '17				7/27																			5/4		
40 Submission for temporary ELS system and approval		Mon Jul 27, '15					7/27																					
41 Site possession 42 Install sheet piles		Mon Aug 10, '15 Tue Aug 11, '15					8/10 8/10	0																				
43 Install 1st layer waling and strut and excavate to 2nd layer		Sat Sep 5, '15					0/11	9/5	<mark>IIID-</mark> 9/24																			
44 Install 2nd layer waling and strut and excavate to 3rd layer	30 days	Fri Sep 25, '15	Sat Oct 24, '15					9/	25 -	<mark>Ⅲ□</mark> 10/24																		
45 Install 3rd layer waling and strut and excavate to 4th layer	30 days	Sun Oct 25, '15	Mon Nov 23, '15						10/2	25	⊾11/23																	
46 Install 4th layer waling and strut and excavate to formation level									10/2		\bot	10/02																
		Tue Nov 24, '15								11/24	(11111111111111111111111111111111111111	12/23																
47 Drilling for 50 dia. grout holes at 2 layers and grouting48 Strengthening existing ELS system		Thu Dec 24, '15 Fri Feb 12, '16									12/2	4 1111111111111111111111111111111111111	2/11 2/12	3/22														
49 Preparation of method statement for hand-shield construction and		Sun Feb 21, '16											2/12 2/21					8/18 _\ 11										
approval 50 Mobilize equipment & materials	12 days	Fri Aug 19, '16	Tue Aug 30, '16															8/19	□ <u>8</u> /30									
51 Pipeline 1 - DN2100	77 days	Wed Aug 31, '16	Tue Nov 15, '16															8/3	1	Ⅰ	11/15							
52Ground treatment works53Pipe jacking		Wed Aug 31, '16 Wed Sep 7, '16																8/3	9/7 1 11111111111111111111111111111111111	10/16								
54 DN1400 installation works	24 days		Wed Nov 9, '16																	10/17	/9							
55 Annulus grout 56 Pipeline 5 - DN2800	5	Thu Nov 10, 16 Sun Oct 2, '16	Tue Nov 15, '16 Fri Jan 27, '17																10/2		11/12		1/27					
57 Ground treatment works	7 days	Sun Oct 2, '16 Mon Oct 17, '16	Sat Oct 8, '16																10/2	10/17	10.17							
58Pipe jacking59CWP installation works	46 days	Tue Dec 6, '16	Mon Dec 5, '16 Fri Jan 20, '17																	10/17 0111111111111111111111111111111111	12/5	1/2	20					
60 Annulus grout	7 days	Sat Jan 21, '17	Fri Jan 27, '17																			1/21	20 1/27					
61 Pipeline 3 - DN2100 62Ground treatment works	5 days	Mon Nov 14, '16 Mon Nov 14, '16	Fri Nov 18, '16																	11/14	III 11/18		2/8					
63Pipe jacking64DN1400 installation works	36 days	Tue Dec 6, '16	Tue Jan 10, '17																		12/6							
65 Annulus grout	5 days	Fri Feb 3, '17	Tue Feb 7, '17																				2/3 1 2/7					
66 Pipeline 2 - DN2100 67 Ground treatment works	92 days	Mon Dec 19, '16 Mon Dec 19, '16	Mon Mar 20, '17																		12/19				3/20			
68 Pipe jacking	40 days	Wed Jan 11, '17	Sun Feb 19, '17																		12/19	1/11	1111111111111110-3 <i>2</i> /	/19				
69 DN1400 installation works	24 days	Mon Feb 20, '17	Wed Mar 15, '17																				2/20 🚻		/15			
70 Annulus grout 71 Pipeline 4 - DN2100	92 days	Thu Mar 16, '17 Mon Dec 19, '16	Mon Mar 20, '17																		12/19			3/16 🚻	3/20 3/20			
72 Ground treatment works	7 days	Mon Dec 19, '16	Sun Dec 25, '16																		12/19	<u>12/25</u>		/10				
73Pipe jacking74DN1400 installation works		Wed Jan 11, '17 Mon Feb 20, '17																				1/11	2/20	/19 3/	/15			
75 Annulus grout	5 days	Thu Mar 16, '17	Mon Mar 20, '17																					3/16	3/20			
76 Removal of plant77 Backfilling and removal ELS system		Tue Mar 21, '17 Fri Mar 31, '17																						3/21	3/30	5/4		
			I			I									· I	· · · · · · · · · · · · · · · · · · ·				I		I		I				

KL/2012/03 Kai Tak Development -Stage 4 Infrastructure at Former North Apron Area

					Stage 4 Infrastructure at Former North Apron Area
ID Ta	sk Name	Duration	Start	Finish	Master Programme 2014 2015 2016
ID 1a	SK INdire.	Duration	Start		Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr M
1 C	mmence KL/2012/03 construction	1398 days	Thu 19/9/13	Mon 17/7/17	25 1 8 152229 6 132027 3 101724 1 8 152229 5 121926 2 9 1623 2 9 1623 3 0 6 132027 4 111825 1 8 152229 6 132027 3 10172431 7 142128 5 121926 2 9 162330 7 142128 4 111825 1 8 152229 5 121926 3 10172431 7 142128 5 121926 2 9 1623 3 0 6 132027 4 111825 1 8 152229 6 132027 3 10172431 7 142128 6 132027 3 101724 1 1 825 1 8 152229 5 121926 3 10172431 7 142128 5 121926 2 9 1623 3 0 6 132027 4 111825 1 8 152229 6 132027 3 10172431 7 142128 6 132027 8 10072 8 1007
2	Section 1: Works within Portion 1 and 3	1345 days	Thu 19/9/13	Thu 25/5/17	199
3	Construction of Sewerage Pumping Station PS2	1345 days	Thu 19/9/13	Thu 25/5/17	199 °
	C	14.1	77 1000/12	W-120002	
4 5	Site possession and preparation works Site clearance and setting out pumping station	14 days 14 days	Thu 19/9/13 Tue 8/10/13	Wed 2/10/13 Mon 21/10/13	19/9 C 19/19
6	Initial survey	20 days	Wed 16/10/13	Mon 4/11/13	16 <u>10</u>
7	Submission of baseline monitoring for EPD approval Approval of baseline monitoring by EPD	35 days 30 days	Thu 3/10/13 Thu 7/11/13	Wed 6/11/13 Fri 6/12/13	
9	Submission / approval of method statements and temporary	40 days	Fri 18/10/13	Tue 26/11/13	18/10
10	works design Mobilization of plant and delivery of materials	10 days	Wed 27/11/13	Fri 6/12/13	27/11 2 +6/12
10	Construct sheet piling system	50 days	Sat 7/12/13	Sat 25/1/14	
12	Install waling and strut, excavation to -1 mPD	65 days	Tue 28/1/14	Wed 2/4/14	
13	Install waling and strut, excavation to the formation level	90 days	Thu 3/4/14	Tue 1/7/14	34 (************** 7
14	Construct the base slab	40 days	Wed 2/7/14	Sun 10/8/14	27
15	Construct 1st layer lower wall Grid C to D and Grid 2 to 5	20 days	Mon 11/8/14	Sat 30/8/14	11/8
16	Construct 1st layer lower wall Grid E to H and Grid 2 to 4	20 days	Sun 31/8/14	Fri 19/9/14	31/8 2 31/9
17 18	Construct the remaining base slab Construct 1 st layer lower wall Grid D to E and Grid 2 to 3	20 days 20 days	Sat 20/9/14 Fri 10/10/14	Thu 9/10/14 Wed 29/10/14	209 2019 2019 10/10 2019 2010
	·				
19	Construct 1st layer lower wall Grid D to E and Grid 3 to 5	20 days	Thu 30/10/14	Tue 18/11/14	30/10 2007 48/1
20	Submission of ICE design for removal of 1st and 2nd layers of	40 days	Sun 28/9/14	Thu 6/11/14	28/9 (6/11
	waling and strut				
21 22	Backfilling behind the wall up to -1.3mPD Removal of 2nd layer of waling and struts	85 days 35 days	Wed 19/11/14 Thu 12/2/15	Wed 11/2/15 Wed 18/3/15	
23	Construct 2nd layer lower wall Grid E to H and Grid 2 to 4	24 days	Thu 19/3/15	Sat 11/4/15	
24	Removal of 2nd and 3rd layer of waling and struts	30 days	Sun 12/4/15	Mon 11/5/15	12/4
24 25	Removal of 2nd and 3rd layer of waling and struts Construct 2nd layer lower wall Grid D to E and Grid 2 to 3	30 days 21 days	Sun 12/4/15 Tue 12/5/15	Mon 11/5/15 Mon 1/6/15	12/4 (11/5 12/5 (11/6
26	Construct 2nd layer lower wall Grid D to E and Grid 3 to 5	21 days	Tue 2/6/15	Mon 22/6/15	2/6 2 22/6
27	Construct 2nd layer lower wall Grid C to D and Grid 2 to 5	21 days	Tue 23/6/15	Mon 13/7/15	23/6
20	Den la la contra da c	22.1	T-14705	E : 14005	
28	Remove 1st layer waling and struts and then remove sheetpiles	32 days	Tue 14/7/15	Fri 14/8/15	147
29	Construct ground floor slab except ground slab above intake	75 days	Sat 15/8/15	Wed 28/10/15	15/8 =
30	and overflow pipe Install rising main CHA0-CHA15	25 days	Mon 11/1/16	Thu 4/2/16	
30	Construct intake pipes	35 days	Mon 14/12/15	Sun 17/1/16	
32	Construct overflow pipes	15 days	Wed 9/3/16	Wed 23/3/16	99 1 2 2 2 3
33 34	Construct remaining ground slab Construct wall, column, beam and roof Grid A to E and 1 to 2	15 days 50 days	Thu 24/3/16 Thu 29/10/15	Thu 7/4/16 Thu 17/12/15	24/3 29/10
	and A to C and 2 to 5				
35	Construct wall, column, beam and roof Grid C to E and 2 to 5	16 days	Fri 18/12/15	Sat 2/1/16	18/12 (~~~+ 2/1
36	Revoking SN's	50 days	Sun 3/1/16	Sun 21/2/16	3/1 21/2 -
37	Water tightness test for lower roof at transformer room at Grid D to E and 1 to 2	10 days	Mon 6/6/16	Wed 15/6/16	
38	Construct wall, column, beam and roof Grid C to D and 2 to 5	30 days	Fri 11/3/16	Sat 9/4/16	11/3 (
39	Construct wall, column, beam and roof Grid D to E and 2 to 5	35 days	Fri 18/3/16	Thu 21/4/16	18/3 2000 18/3
40	Construct double roof Grid A to E and 1 to 2 and A to C and 2	47 days	Thu 16/6/16	Mon 1/8/16	
	to 5		W	a	
41	Construct wall, column, beam and roof Grid E to H and 1 to 5	25 days	Wed 11/5/16	Sat 4/6/16	11/3
42	Construct Double slab & fence wall	16 days	Tue 2/8/16	Wed 17/8/16	
43 44	Construct roof plinth & fence wall Construct corbel C to D	30 days 30 days	Thu 18/8/16 Fri 22/4/16	Fri 16/9/16 Sat 21/5/16	224
44	Construct corbel C to D Construct corbel E to F	30 days 29 days	Sun 5/6/16	Sat 21/5/16 Sun 3/7/16	204
46	Construct plinth DO room	52 days	Mon 4/7/16	Wed 24/8/16	
47 48	Construct plinth screen room Construct plinth room for water booster system	52 days 23 days	Mon 4/7/16 Thu 25/8/16	Wed 24/8/16 Fri 16/9/16	
49	Staircase No.2 at Dry Well	36 days	Thu 18/8/16	Thu 22/9/16	
50 51	Working platform at wet well, drt well, screen channel Follow up defect works before architecural finish &	40 days 49 days	Thu 18/8/16 Tue 27/9/16	Mon 26/9/16 Mon 14/11/16	
	mobilization				
52	Water tightness test for inlet chamber, screen channel and wet wells	63 days	Tue 15/11/16	Mon 16/1/17	
53	Install protective liner at the retaining structure	40 days	Tue 17/1/17	Sat 25/2/17	
54	Water tightness test for upper roof at transformer room	20 days	Tue 15/11/16	Sun 4/12/16	
55 56	Construct green roof system Architectural finishes (internal)	120 days 90 days	Mon 5/12/16 Tue 15/11/16	Mon 3/4/17 Sun 12/2/17	
57	Submission of method statement and preparation works for	55 days	Tue 27/9/16	Sun 20/11/16	
58	erection of cladding Erect cladding (external)	150 days	Mon 21/11/16	Wed 19/4/17	
58	Erect door, roller shutter etc.	100 days	Tue 15/11/16	Wed 22/2/17	
60 61	Erect handrailing, louvre etc.	90 days	Tue 15/11/16	Sun 12/2/17	
61 62	Construct storm drain and manholes Construct cable ducts and draw pits for PCCW	90 days 60 days	Tue 15/11/16 Mon 13/2/17	Sun 12/2/17 Thu 13/4/17	
63	Construct u-channel with cover along access road	100 days	Mon 13/2/17	Tue 23/5/17	
64 65	Construct access road inside PS Erect fence wall and mini bollard light	25 days 80 days	Fri 23/6/17 Mon 13/2/17	Mon 17/7/17 Wed 3/5/17	
66	Erect vehicular and man access	50 days	Thu 4/5/17	Thu 22/6/17	
67 68	Plants delivery for landscaping works Hydroseeding	30 days 3 days	Thu 4/5/17 Sat 3/6/17	Fri 2/6/17 Mon 5/6/17	
69	Tree and shurb planting	28 days	Tue 6/6/17	Mon 3/7/17	
70	Submission / approval of E&M services materials and delivery (Detailed programme will be submitted separately)	729 days	Thu 16/1/14	Thu 14/1/16	
71	E&M building service installation. (Detailed programme will	183 days	Wed 20/7/16	Wed 18/1/17	
72	be submitted separately) E&M building service testing & comissioning. (Detailed	127 days	Thu 19/1/17	Thu 25/5/17	
	programme will be submitted separately)	127 utys		* 110 2-7-7117	

Commencement Date: 19 September 2013 Completion Date: 2 September 2016 Revised Completion Date: 25 May 2017

					7	201							
Jun Jul Aug	Jun	May	Apr	Mar	Feb	Jan	Dec	Nov	Oct	Sep	Aug	Jul	Jun
4 11 18 25 2 9 16 23 30 6 13	42128 4 1	16233071	2192629	21926 5 12	152229 5 1	1182518	32027 4	16233061	1825 2 9	42128 4 1	0172431 7 1	12192631	29 5 1
5/5	° 25/5												
<i>KIK</i>	° 25/5												




KL/2012/03 Kai Tak Development -Stage 4 Infrastructure at Former North Apron Area

Master Programme

ssors inni Beginnin Beginni

D	Task Name	Duration	Start	Finish Predecessors
1	Commence KL/2012/03 construction	1350 days	Thu 19/9/13	Tue 30/5/17
2	Commence KL/2012/03 construction	0 days	Thu 19/9/13	Thu 19/9/13
3	Section 2: Works within Portion 1 and 4	1350 days	Thu 19/9/13	Tue 30/5/17
4	Setting out site boundary	30 days	Thu 19/9/13	Fri 18/10/13
5	Obtain underground utilities plans	30 days	Thu 19/9/13	Fri 18/10/13
6 7	Site clearance Initial survey	30 days 14 days	Sat 19/10/13 Mon 18/11/13	Sun 17/11/13 4 Sun 1/12/13 6
8	Erect hoarding, chain link fence and vehicular gate	60 days	Mon 2/12/13	Thu 30/1/14 7
9	Construction of sewerage pumping station NPS	1350 days	Thu 19/9/13	Tue 30/5/17
10	Site Possession	180 days	Thu 19/9/13	Mon 17/3/14
11	Submission / approval of method statements and temporary work design	70 days	Sun 29/12/13	Sat 8/3/14
12	Mobilization	20 days	Tue 18/3/14	Sun 6/4/14 10
13	Construct sheet piling system	60 days	Mon 7/4/14	Thu 5/6/14 12,11
14	Install waling and strut, excavation to the formation level (1st and 2nd layers)	90 days	Fri 6/6/14	Wed 3/9/14 13
15	Install waling and strut, excavation to the formation level (3rd	89 days	Thu 4/9/14	Mon 1/12/14 14
	layer)			
16 17	Construct the base slab Construct the external and internal wall Grid E to G and Grid 2 to	47 days 34 days	Sat 29/11/14 Sat 3/1/15	Wed 14/1/15 Thu 5/2/15
. /	3 up to -1.25 mPD	J4 uays	Sat 5/1/15	1110 5/2/15
18	Backfilling works behind completed base slab and wall	15 days	Fri 6/2/15	Fri 20/2/15 17
19	Construct the external wall Grid C to E and Grid 2 to 4 up to -0.95 mPD	66 days	Thu 5/2/15	Sat 11/4/15
20	Construct the external wall Grid C to E and Grid 1 to 2 up to -0.95	23 days	Thu 2/4/15	Fri 24/4/15
	mPD			
21 22	Construct the internal wall Grid D to E up to -0.95 mPD Backfilling works behind constructed wall and remove 2nd layer	25 days 14 days	Wed 27/5/15 Mon 22/6/15	Sat 20/6/15 20 Sun 5/7/15 21
	of waling and strut	14 uays	1011 223 0115	Sul Sin S 21
23	Construct the external wall Grid C to E and Grid 2 to 4 up to +2.25 mPD	25 days	Mon 6/7/15	Thu 30/7/15
24	+2.25 mPD Construct the external wall Grid C to E and Grid 1 to 2 up to	15 days	Fri 31/7/15	Fri 14/8/15 23
-	+225 mPD	15 uays	111511/115	11114/015/25
25	Construct the internal wall Grid D to E up to +2.25 mPD	7 days	Sat 15/8/15	Fri 21/8/15 24
26	Backfilling works behind constructed wall and remove 1st layer of	42 days	Sat 15/8/15	Fri 25/9/15
20	waling and strut and sheetpiles	42 uuys	54(15)0(15	11125/715
27	Construct the external and internal wall Grid A to E and Grid 1 to 2 up to +4.7 mPD	36 days	Sat 26/9/15	Sat 31/10/15 26
28	2 up to +4.7 mPD Construct the external and internal wall Grid A to E and Grid 2 to	31 days	Sat 26/9/15	Mon 26/10/15
20	4 up to +4.7 mPD	JI uays	Sat 20/9/15	WOII 20/10/15
29	Construct the external and internal wall Grid E to G and Grid 2 to 3 up to +4.7 mPD	103 days	Sat 6/6/15	Wed 16/9/15
30	Construct upper wall and column up to beam level Grid A to C	66 days	Sat 21/11/15	Mon 25/1/16 29
	and 1 to 5	00 00 00	04 201013	1101 2010 10 20
31	Construct the beam and roof Grid A to C and 1 to 5, Only double ceiling will be divided into two layers for construction	47 days	Tue 26/1/16	Sat 12/3/16 30
	centing with be divided into two layers for construction			
32	Construct upper wall and column up to beam level Grid E to G	80 days	Thu 24/12/15	Sat 12/3/16
	and 1 to 5			
33	Construct upper wall and column up to beam level Grid C to E and 1 to 5	77 days	Tue 22/12/15	Mon 7/3/16
34	Construct the beam and roof Grid E to G and 1 to 5	78 days	Mon 14/3/16	Mon 30/5/16
35	Construct the beam and roof Grid C to E and 1 to 5	46 days	Tue 8/3/16	Fri 22/4/16 33
36 37	Construct roof plinth and fence wall Construct ventilation house	23 days 23 days	Tue 31/5/16 Tue 31/5/16	Wed 22/6/16 34 Wed 22/6/16 34
38	Construct corbel Grid Cto D	21 days	Tue 31/5/16	Mon 20/6/16 34
39	Construct corbel Grid E to F	21 days	Tue 21/6/16	Mon 11/7/16 38
40	Construct Plinth DO room 1	16 days	Thu 23/6/16	Fri 8/7/16 36
41	Construct Plinth DO room 2	13 days	Sat 9/7/16	Thu 21/7/16 40
12	Construct Plinth Room for waterbooster system	20 days	Fri 22/7/16	Wed 10/8/16 41
43	Staircase No1 at Dry Well	35 days	Tue 21/6/16	Mon 25/7/16 38
14	Working plantform at Wet well, Dry weel, screen channel	56 days	Tue 21/6/16	Mon 15/8/16 38
15	Follow up defect works before arcectural finish works &	35 days	Tue 16/8/16	Mon 19/9/16 44
	mobilization			
16	Water tightness test for retaining structure	70 days	Tue 20/9/16	Mon 28/11/16 45
17	Install protective liner at the retaining structure	30 days	Tue 29/11/16	Wed 28/12/16 46
18	Water tightness test for the double ceiling	20 days	Thu 29/12/16	Tue 17/1/17 47
19	Establishment of green roof system	50 days	Wed 18/1/17	Wed 8/3/17 48
50	Architectural finishes (internal)	60 days	Tue 20/9/16	Fri 18/11/16 45
51	Erect granite tile	90 days	Tue 20/9/16	Sun 18/12/16 45
52	Erect louvre and door	60 days	Tue 20/9/16	Fri 18/11/16 45
53	Erect handrailing and roller shutter etc.	90 days	Tue 20/9/16	Sun 18/12/16 45
54	Install rising main	30 days	Tue 16/8/16	Wed 14/9/16 44
55	Construct sewerage, drainage drain and manhole	46 days	Thu 15/9/16	Sun 30/10/16 54
56	Construct assess road	30 days	Thu 19/1/17	Fri 17/2/17 59,55,58,57
57	Construct cable ducts and draw pits for PCCW and CLP	40 days	Mon 31/10/16	Fri 9/12/16 55
58	Construct u-channel with cover along access road	40 days	Mon 31/10/16	Fri 9/12/16 55
59	Erect vehicular and man access and mini bollard light	40 days	Sat 10/12/16	Wed 18/1/17 55,58,57
60	Plants delivery for landscaping works	30 days	Sat 18/2/17	Sun 19/3/17 56
51	Preparatory works for landscaping works	7 days	Mon 20/3/17	Sun 26/3/17 60
52	Hydroseeding	3 days	Mon 27/3/17	Wed 29/3/17 61,49
53	Tree and shurb planting	14 days	Thu 30/3/17	Wed 12/4/17 62
54	Submission / approval of E&M services materials and delivery (Detailed programme will be submitted separately)	793 days	Thu 16/1/14	Fri 18/3/16
	, on oo soonwoo sopuuciji			
55	E&M building service installation. (Detailed programme will be	187 days	Wed 20/7/16	Sun 22/1/17
	submitted separately)	100 1	M 00442	Tu- 2017 H2 47
66	E&M building service Testing & Commissioning (Detailed programme will be submitted separately)	128 days	Mon 23/1/17	Tue 30/5/17 65



Critical tasks 🚺 Contractical tasks 🚺 Contractical tasks 🚺 Contractical tasks

14/3 8/3 22/4 16/8 19/9 20/9 🕇 **CCC 28/11** 29/11 29/12 29/12 29/12 18/1 🚺 🗰 🗰 🖬 18/1 20/9 16/8 11/9 15/9 11/9 19/1 17/2 31/10 31/10 10/12 10/12 18/2 20/3 20/3 27/3 29/3 30/3 📥 12/4 23/1 23/1 23/1

FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Appendix C

Monthly EM&A Report For Contract No. KL/2014/01 Kai Tak Development - Stage 2 Infrastructure works for Developments at Southern Part of the Former Runway

Civil Engineering and Development Department

EP-337/2009 & EP-445/2013/A

Contract No. KL/2014/01

Kai Tak Development – Stage 2 Infrastructure works for Developments at Southern Part of the Former Runway

> Monthly EM&A Report July 2018

> > (Version 1.0)

Approved By	CLINZ
2 2	(Environmental Team Leader)
REMARKS:	

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk







Our ref: 9-8-2018 9-8-2018

By email: clive.cheng@aecom-ktd.com and By hand

Supervising Officer Representative Aecom Asia Co Ltd. 8/F Grand Central Plaza Tower 2 138 Shatin Rural Committee Road Sha Tin, N.T. Hong Kong (Attn: Mr. Cheng Chi Hung)

Dear Mr. Cheng,

Re: Contract No. KL/2014/01 (Environmental Permit Nos. EP-337/2009 and EP-445/2013/A) Kai Tak Development -Stage 2 Infrastructure Works for Developments at Southern Part of the Former Runway Monthly EM&A report for July 2018

Reference is made to the Environmental Team's submission of the draft Monthly EM&A Report (version 1.0) for July 2018 provided to Independent Environmental Checker (IEC) via email dated on 9 th August 2018 for review and comment.

Please be informed that IEC has no adverse comment on the captioned submission. IEC writes to verify the captioned submission in accordance with Specific Condition 2.2 of the Environmental Permit No. 337/2009 and 445/2013/A.

Thank you very much for your attention and please feel free to contact the undersigned should you require further information.

Yours faithfully,

For and on behalf of

Ka Shing Management Consultant Limited

Dr. C.F. Ng

Independent Environmental Checker

C.C.

CEDD Mr. Sunny Lo AECOM Mr. Anthony Lok CEC-CCC Mr. Eric Fong Cinotech Dr. Priscilla Choy SFK Ms Alice Leung

(By email: sunnysplo@cedd.gov.hk) (By email: anthony.lok@aecom-ktd.com) (By email: eric-cs-fong@continental-engineering.com) (By email: priscilla.choy@cinotech.com.hk) (By email: aliceleung@sfk.com.hk)

Unit 2, 13/F Kai Yue Commercial Building, 2C Argyle St, Mong Kok, Kowloon 九龍旺角亞皆老街 2C 號啟如商業大廈 13 樓 2 室 Tel: (852) 2618 2166 Fax: (852) 2120 7752 電話: (852) 2618 2166 傳真: (852) 2120 7752

Web Site: www.ka-shing.net 網站: www.ka-shing.net



TABLE OF CONTENTS

	EXECUTIVE SUMMARY	
	Environmental Monitoring Works Environmental Licenses and Permits Key Information in the Reporting Month Future Key Issues	2 2
1.	INTRODUCTION	3
	Background Project Organizations Construction Activities undertaken during the Reporting Month Summary of EM&A Requirements	4 4
2.	AIR QUALITY	6
	Monitoring Requirements	
3.	NOISE	7
	Monitoring Requirements	
4.	LANDSCAPE AND VISUAL	8
	Monitoring Requirements Results and Observations	
5.	ENVIRONMENTAL AUDIT	9
	Site Audits	
	Status of Environmental Licensing and Permitting	
	Status of Waste Management Implementation Status of Environmental Mitigation Measures	
	Summary of Mitigation Measures Implemented	
	Implementation Status of Event Action Plans	
	Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution	10
6.	FUTURE KEY ISSUES	
	Key Issues for the Coming Month	
7.	CONCLUSIONS AND RECOMMENDATIONS	
	Conclusions	
	Recommendations	13

LIST OF TABLES

- Table I
 Non-compliance Recorded for the Project in the Reporting Month
- Table II
 Summary Table for Key Information in the Reporting Month
- Table 1.1Key Project Contacts
- Table 1.2Construction Programme Showing the Inter-Relationship with Environmental
Protection/Mitigation Measures
- Table 5.1
 Summary of Environmental Licensing and Permit Status
- Table 5.2
 Observations and Recommendations of Site Inspections

LIST OF FIGURES

Figure 1 Site Layout Plan

LIST OF APPENDICES

А	Action and Limit Levels
В	Summary of Exceedance

- C Site Audit Summary
- D Event Action Plans
- E Environmental Mitigation Implementation Schedule (EMIS)
- F Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- G Waste Generated Quantity

EXECUTIVE SUMMARY

Introduction

- This is the 28th Monthly Environmental Monitoring and Audit Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2014/01 - Kai Tak Development – Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway" (Hereafter referred to as "the Project"). This contract work comprises two Schedule 2 designated projects (DP), namely the new distributor road D4(part) and roads D3A & D4A serving the planned KTD. The DPs are part of the designated projects under Environmental Permits (EP) No.: EP-337/2009 ("New distributor roads serving the planned Kai Tak Development") and EP-445/2013/A ("Kai Tak Development – Roads D3A & D4A") respectively. This report documents the findings of EM&A Works conducted from 1 – 31 July 2018.
- 2. With reference to the same principle of EIA report of the Project, no air quality monitoring station within 500m and noise monitoring station within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, no relevant air quality and noise monitoring location are required for monitoring under the Project. The monitoring works for recommended monitoring stations in EM&A Manual of the DPs are conducted by Kai Tak Development (KTD) Schedule 3 Project.
- 3. The major site activities undertaken in the reporting month included:
 - TTA implementation, junction improvement works at Shing Fung Road and Wang Chiu Road / Kai Cheung Road;
 - ELS installation and construction of box culvert and underpass;
 - Construction of utilities trough and its laying of utilities at Kai Tak Bridge;
 - Construction of pile caps, noise barrier footings and steel structure, outfalls, deck structure and columns;
 - Laying of sewer, drainage and pavement; and
 - Erection of noise barrier steel structure and panels.

Environmental Monitoring Works

- 4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 5. Summary of the non-compliance in the reporting month for the Project is tabulated in Table I.

Table I	Non-compliance	Recorded for the I	Project in the Rep	porting Month

Parameter	No. of Project-rela	Action Taken	
I al alletel	Action Level	Limit Level	Action Taken
Noise	0	0	N/A

Environmental Monitoring for Air Quality and Construction Noise

6. No monitoring for air quality and construction noise is required. No Action/Limit Level exceedance was recorded.

Environmental Licenses and Permits

- 7. Licenses/Permits granted to the Project include the Environmental Permits (EP) for the Project, EP-337/2009 issued on 23 April 2009 and EP-445/2013 issued on 3 May 2013 (Amended Environmental Permit (No.: EP-445/2013/A) issued on 13 August 2014).
- 8. Billing Account for Disposal of Construction Waste (A/C No. 7024073)
- 9. Registration of Chemical Waste Producer (License: 5213-247-C4004-01).
- 10. Water Discharge License (License: WT00023634-2016).
- 11. Construction Noise Permits (Permit: GW-RE0182-18)

Key Information in the Reporting Month

12. Summary of key information in the reporting month is tabulated in Table II.

Table II Summary Table for Key mormation in the Keporting Month					
Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0		N/A	N/A	
Reporting Changes	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

 Table II
 Summary Table for Key Information in the Reporting Month

Future Key Issues

13. The future key environmental issues in the coming month include:

- Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
- Water spraying for dust generating activity and on haul road;
- Proper storage of construction materials on site;
- Storage of chemicals/fuel and chemical waste/waste oil on site;
- Accumulation of general and construction waste on site;
- Noise from operation of the equipment, especially for excavation activities and machinery on-site;
- Wastewater and runoff discharge from site;
- Regular removal of silt, mud and sand along u-channels and sedimentation tanks; and
- Review and implementation of temporary drainage system for the surface runoff.

1. INTRODUCTION

Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 2 Infrastructure Works for Developments for Southern Part of the Former Runway is one of the construction stages of KTD. It contains two Schedule 2 DPs including new distributor roads serving the planned KTD and KTD Roads D3A & D4A. The general layout of the Project is shown in **Figure 1**.
- 1.2 One Environmental Permit (EP) No.: EP-337/2009 was issued on 23 April 2009 for new distributor roads serving the planned KTD and one Environmental Permit No.: EP-445/2013 was issued on 3 May 2013 for Kai Tak Development Roads D3A & D4A to Civil Engineering and Development Department (CEDD) as the Permit Holder. Pursuant to Section 13 of the EIAO, the Director of Environmental Protection Department amended the Environmental Permit No.: EP-445/2013 based on the Application No. VEP-449/2014 and the Environmental Permit (No.: EP-445/2013/A) was issued on 13 August 2014.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. EIA Reports (Register No. AEIAR-130/2009 and AEIAR-170/2013) were approved by the Environmental Protection Department (EPD) on 4 March 2009 and 3 May 2013 respectively.
- 1.4 Cinotech Consultants Limited (Cinotech) was commissioned by Civil Engineering and Development Department (CEDD) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2014/01 Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway. The construction work under KL/2014/01 comprises the construction of part of the Road D4 under the EP (EP-337/2009) and the construction of Roads D3A & D4A under the EP (EP-445/2013/A).
- 1.5 Cinotech Consultants Limited was commissioned by Civil Engineering and Development Department (CEDD) to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The construction commencement of this Contract is on 13 April 2016. This is the 28th Monthly EM&A report summarizing the EM&A works for the Project from 1 – 31 July 2018.
- 1.6 All project information since the commencement of work under EPs including Monthly EM&A Reports is made available to the public via internet access at the website: http://www.kl201401.com/

Project Organizations

- 1.7 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD).
 - The Supervising Officer and the Supervising Officer's Representative (SO) AECOM Asia Co. Ltd. (AECOM).
 - Environmental Team (ET) Cinotech Consultants Limited (CCL).
 - Independent Environmental Checker (IEC) Ka Shing Management Consultant Ltd. (KSMC).
 - Contractor Continental Engineering Corp. and Chit Cheung Construction Co. Ltd. Joint Venture (CCJV).

Table 1.1 Key Project Contacts						
Party Role		Contact Person	Position	Phone No.	Fax No.	
CEDD	Project	Mr. Sunny Lo	Senior Engineer	3579 2450	2570 4516	
CEDD	Proponent	Mr. Keith Chu	Engineer	3579 2124	3579 4516	
AECOM Supervising Officer		Mr. Clive Cheng	CRE	3746 1801	2798 0783	
	Environmental	Dr. Priscilla Choy	Environmental Team Leader	2151 2089		
Cinotech	Team	Ms. Ivy Tam	Audit Team Leader	2151 2090	3107 1388	
KSMC Independent Environmental Checker		Dr. C. F. Ng	IEC	2618 2166	2120 7752	
CCJV	Contractor	Mr. Dennis Ho	Environmental Officer	2960 1398	2960 1399	

1.8 The key contacts of the Project are shown in **Table 1.1**.

Table 1.1 Key Project Contacts

Construction Activities undertaken during the Reporting Month

- 1.9 The site activities undertaken in the reporting month included:
 - TTA implementation, junction improvement works at Shing Fung Road and Wang Chiu Road / Kai Cheung Road;
 - ELS installation and construction of box culvert and underpass;
 - Construction of utilities trough and its laying of utilities at Kai Tak Bridge;
 - Construction of pile caps, noise barrier footings and steel structure, outfalls, deck structure and columns;
 - Laying of sewer, drainage and pavement; and
 - Erection of noise barrier steel structure and panels.
- 1.10 The construction programme showing the inter-relationship with environmental protection/mitigation measures is presented in Table 1.2.

Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental	
Protection/Mitigation Measures	

Construction Works	Major Environmental Impact	Control Measures
As mentioned in Section 1.8	Noise, dust impact, water quality and waste generation	Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system; Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; Provide mitigation measure to temporary use of chemicals; Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement.

Summary of EM&A Requirements

- 1.11 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event Action Plans;
- Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.12 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 5 of this report.

2. AIR QUALITY

Monitoring Requirements

2.1 With reference to the same principle of EIA report of the Project, no air quality monitoring station within 500m from the boundary of this Project are considered as relevant monitoring locations. No air quality monitoring is required for the Project.

Observations

- 2.2 No monitoring for air quality is required for the Project.
- 2.3 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of air quality mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix C.**

3. NOISE

Monitoring Requirements

3.1 With reference to the same principle of EIA report of the Project, no construction noise monitoring station within 300m from the boundary of this Project are considered as relevant monitoring locations. No Construction noise monitoring is required for the Project. Appendix A shows the established Action and Limit Levels for the environmental monitoring works.

Observations

- 3.2 No monitoring for construction noise is required for the Project. No Action/Limit Level exceedance was recorded. The summary of exceedance record in reporting month is shown in **Appendix B**.
- 3.3 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of construction noise mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix C**.

4. LANDSCAPE AND VISUAL

Monitoring Requirements

4.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's operation during the construction period on a weekly basis, and to report on the contractor's compliance.

Results and Observations

- 4.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix C**.
- 4.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 4.4 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in **Appendix D** shall be performed.

5. ENVIRONMENTAL AUDIT

Site Audits

- 5.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix C**.
- 5.2 Site audits were conducted by representatives of the Contractor, Supervising Officer and ET on 4, 11, 18 and 25 July 2018 in the reporting month. IEC joint site inspection was conducted on 25 July 2018. No non-compliance was observed during the site audits.

Status of Environmental Licensing and Permitting

5.3 All permits/licenses obtained for the Project are summarized in Table 5.1.

Permit No.	Valid Period		Details	Status
Permit No.	From	То	Details	Status
Environmental Per	mit (EP)			
EP-337/2009	23/04/09	N/A	Construction of new distributor roads serving the planned Kai Tak development.	
EP-445/2013/A	13/08/14	N/A	Construction of Kai Tak Development roads D3A and D4A	Valid
Effluent Discharge Li	icense			
WT00023634-2016		31/03/21	Wastewater from the construction site including effluent treated by screen and sedimentation tank	Valid
Registration of Chem	ical Waste F	Producer		
5213-247-C4004-01		N/A		
Construction Noise P	ermit (CNP)			
GW-RE0182-18	22/03/18	17/09/18	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work other than percussive pilling and performing prescribed construction work.	Valid

 Table 5.1
 Summary of Environmental Licensing and Permit Status

Status of Waste Management

- 5.4 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix G**.
- 5.5 In respect of the dump truck cover, the Contractor is reminded to take record photos and inspection to ensure that all dump trucks have fully covered the skip before leaving the site.

Implementation Status of Environmental Mitigation Measures

5.6 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Table 5.2.

1 able 5.2	Observation	is and Recommendations of Site I	ispections
Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	25 July 2018	<u>Reminder:</u> Ponding water should be avoided in the site generally.	Follow up actions will be reported in the next reporting month.
	27 June 2018	Reminder: To clear/replace the damaged sand bag at near Cruise Terminal.	The condition was observed to be improved/rectified by the contractor during the audit session on 4 July 2018
Air Quality	27 June 2018	Reminder: To provide sufficient water spray for haul road at near urban room B for dust suppression.	The condition was observed to be improved/rectified by the contractor during the audit session on 4 July 2018
	11 July 2018	Reminder: To properly cover the dusty stockpile at near urban room B to avoid dust generation.	The condition was observed to be improved/rectified by the contractor during the audit session on 18 July 2018
Noise			
Waste/ Chemical Management	18 July 2018	Reminder: To provide a drip tray for the chemical containers at urban room C.	The condition was observed to be improved/rectified by the contractor during the audit session on 18 July 2018
Landscape and Visual			
Permits/ Licences			

Table 5.2 Observations and Recommendations of Site Inspections

Summary of Mitigation Measures Implemented

5.7 An updated summary of the EMIS is provided in **Appendix E**.

Implementation Status of Event Action Plans

5.8 The Event Action Plans for noise and landscape and visual are presented in **Appendix D**. No Event Action Plan for air quality is considered necessary.

Construction Noise

5.9 No Action/Limit Level exceedance was recorded in the reporting month.

Landscape and visual

5.10 No non-compliance was recorded in the reporting month.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

5.11 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix F**.

6. FUTURE KEY ISSUES

- 6.1 Major site activities undertaken for the coming two months include:
 - TTA implementation, junction improvement works at Shing Fung Road and Wang Chiu Road / Kai Cheung Road;
 - ELS installation and construction of box culvert and underpass;
 - Construction of utilities trough and its laying of utilities at Kai Tak Bridge;
 - Construction of remaining piles, pile caps, noise barrier footings and steel structure, outfalls, deck structure and columns;
 - Laying of sewer, drainage and pavement;
 - Erection of noise barrier steel structure and panels; and
 - Construction of Ground Level Open Space (GLOS).

Key Issues for the Coming Month

- 6.2 Key environmental issues in the coming month include:
 - Wastewater and runoff discharge from site;
 - Regular removal of silt, mud and sand along u-channels and sedimentation tanks;
 - Review and implementation of temporary drainage system for the surface runoff;
 - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Water spraying for dust generating activity and on haul road;
 - Proper storage of construction materials on site;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation of general and construction waste on site.
- 6.3 The tentative program of major site activities and the impact prediction and control measures for the coming two months, i.e. August and September 2018 are summarized as follows:

Construction Works Major Impact Prediction		Control Measures
	Air quality impact (dust)	 a) Frequent watering of haul road and unpaved/exposed areas; b) Frequent watering or covering stockpiles with tarpaulin or similar means; and c) Watering of any earth moving activities.
As mentioned in Section 7.1	Water quality impact (surface run-off)	 a) Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; b) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; c) Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and d) Provision of measures to prevent discharge into the stream.

Construction Works	Major Impact Prediction	Control Measures
	Noise Impact	 a) Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; b) Controlling the number of plants use on site; c) Regular maintenance of machines; and d) Use of acoustic barriers if necessary.

7. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

7.1 The Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 1 to 31 July 2018.

Air Quality and Construction Noise

7.2 No regular monitoring air quality and noise monitoring is required for the Project. No Action/Limit Level exceedance was recorded.

Landscape and visual

7.3 No non-compliance was recorded in the reporting month.

Complaint and Prosecution

- 7.4 No environmental complaints and environmental prosecution were received in the reporting month.
- 7.5 The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Recommendations

7.6 According to the environmental audit performed in the reporting month, the following recommendations were made:

Water Quality

• Ponding water should be avoided.


Air Quality

- To provide sufficient water spraying more frequently to haul roads or unpaved area for dust suppression.
- To clear/replace the damaged sand bag.
- To properly cover the dusty stockpile to prevent dust generation.

Waste/Chemical management

• To provide secondary spill containment (e.g. drip tray) for the chemical containers to prevent leakage.

FIGURES



APPENDIX A ACTION AND LIMIT LEVELS

Appendix A - Action and Limit Levels

Time Period	Action Level	Limit Level ⁽¹⁾⁽²⁾
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*

Table A-1 Action and Limit Levels for Construction Noise

Remarks: (1) If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

(2) No regular noise impact monitoring station for this Contract. It is subject to the noise sensitive receiver(s) and additional monitoring work.

(*) 70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B SUMMARY OF EXCEEDANCE

Contract No. KL/2014/01 Kai Tak Development –Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

Appendix B – Summary of Exceedance

Exceedance Record for Contract No. KL/2014/01

Reporting Month: July 2018

(A) Exceedance Record for Construction Noise

(NIL in the reporting month)

(B) Exceedance Record for Landscape and Visual

(NIL in the reporting month)

APPENDIX C SITE AUDIT SUMMARY

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	180704
Date	4 July 2018 (Wednesday)
Time	14:00 – 16:00

		Related
Ref. No.	Non-Compliance	Item No
_	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	<u> </u>
	• Follow-up on previous audit session (Ref. No.:180627), all identified deficiencies were observed improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	Kinson Poon	A.	4 July 2018
Checked by	Dr. Priscilla Choy	WI	5 July 2018

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	180711
Date	11 July 2018 (Wednesday)
Time	14:00 - 16:00

TO A NY		Related
Ref. No.	Non-Compliance	Item No.
	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
180711-R01	• To properly cover the dusty stockpile at near urban room B to avoid dust generation.	C 7
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.:180704), no major environmental deficiency was observed during site inspection.	

	Name	Signature	Date
Recorded by	Kinson Poon	-As	11 July 2018
Checked by	Dr. Priscilla Choy	WZ	12 July 2018

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	180718
Date	18 July 2018 (Wednesday)
Time	14:00 - 16:00

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
180718-R01	• To provide a drip tray for the chemical containers at urban room C.	E 8
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.:180711), all identified deficiencies were observed improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	Kinson Poon	-	18 July 2018
Checked by	Dr. Priscilla Choy	WI	19 July 2018

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	180725	
Date	25 July 2018 (Wednesday)	
Time	14:30 - 16:00	

Ref. No.	Non-Compliance	Related Item No.
	None identified	
Ref. No.	Remarks/Observations	Related Item No
	B. Water Quality	
180725-R01	Ponding water should be avoided in the site generally.	B 8
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	<u> </u>
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.:180718), all identified deficiencies were observed improved/rectified by the Contractor.	

N	ame Sig	gnature	Date
Recorded by Kinso	n Poon A	25	July 2018
Checked by Dr. Pris	cilla Choy	J 27	July 2018

APPENDIX D EVENT ACTION PLANS

Appendix D - Event Action Plans

Event/Action Plan for Construction Noise

EVENT		ACTI	ON	A TO A REAL PROPERTY OF A
	ET	IEC	ER	CONTRACTOR
Action Level being exceeded	 Notify ER, IEC and Contractor; Carry out investigation; Report the results of investigation to the IEC, ER and Contractor; Discuss with the IEC and Contractor on remedial measures required; Increase monitoring frequency to check mitigation effectiveness. (The above actions should be taken within 2 working days after the exceedance is identified) 	 Review the investigation results submitted by the ET; Review the proposed remedial measures by the Contractor and advise the ER accordingly; Advise the ER on the effectiveness of the proposed remedial measures. (The above actions should be taken within 2 working days after the exceedance is identified) 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures. (The above actions should be taken within 2 working days after the exceedance is identified) 	 Submit noise mitigation proposals to IEC and ER; Implement noise mitigation proposals. (The above actions should be taken within 2 working days after the exceedance is identified)
Limit Level being exceeded	 Inform IEC, ER, Contractor and EPD; Repeat measurements to confirm findings; Increase monitoring frequency; Identify source and investigate the cause of exceedance; Carry out analysis of Contractor's working procedures; Discuss with the IEC, Contractor and ER on remedial measures required; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. The above actions should be taken within 2 working days after the exceedance is identified) 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. (The above actions should be taken within 2 working days after the exceedance is identified) 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified) 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC and ER within 3 working days of notification; Implement the agreed proposals; Submit further proposal if problem still not under control; Stop the relevant portion of works as instructed by the ER until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified)

Appendix D - Event Action Plans

Event/Action Plan for Landscape and Visual

EVENT ACTION	ACTION				
LEVEL	ET	IEC ER		CONTRACTOR	
Design Check	 Check final design conforms to the requirements of EP and prepare report. 	 Check report. Recommend remedial design if necessary 	 Undertake remedial design if necessary 		
Non- conformity on one occasion	 Identify Source Inform IEC and ER Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed 	 Check report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures. Check implementatio n of remedial measures. 	 Notify Contractor Ensure remedial measures are properly implemented 	 Amend working methods Rectify damage and undertake any necessary replacement 	
Repeated Non- conformity	 Identify Source Inform IEC and ER Increase monitoring frequency Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed If non- conformity stops, cease additional monitoring 	 Check monitoring report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures Supervise implementatio n of remedial measures. 	 Notify Contractor Ensure remedial measures are properly implemented 	 Amend working methods Rectify damage and undertake any necessary replacement 	

APPENDIX E ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

EIA Ref.	Mitigation Measures	Status		
Construction Air Qu	Construction Air Quality			
S3.2	8 times daily watering of the work site with active dust emitting activities.	٨		
(AEIAR-130/2009)				
S4.8	Control measures stipulated in the approved KTD Schedule 3 EIA Report should be	٨		
(AEIAR-170/2013)	strictly followed.			
S3.2	Implementation of dust suppression measures stipulated in Air Pollution Control			
(AEIAR-130/2009)	(Construction Dust) Regulation. The following mitigation measures, good site practices			
and	and a comprehensive dust monitoring and audit programme are recommended to			
S4.8	minimize cumulative dust impacts.			
(AEIAR-170/2013)	• Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles	*		
	should be fully covered by impermeable sheeting to reduce dust emission.	•		
	• Misting for the dusty material should be carried out before being loaded into the vehicle.	٨		
	• Any vehicle with an open load carrying area should have properly fitted side and tail boards.	٨		
	• Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin.	^		
	• The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation.	^		
	• The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways insider the site. Onsite unpaved roads should be compacted and kept free of lose materials.	^		
	• Vehicle washing facilities should be provided at every vehicle exit point.	٨		

Appendix E - Summary of Implementation Schedule of Mitigation Measures for Construction Phase

EIA Ref.	Mitigation Measures	Status
	• The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	٨
	• Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet.	*
	 Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides; and 	^
	• Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.	٨
Construction Noise		
S3.3 (AEIAR-130/2009)	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump, Generator and Water Pump.	٨
S3.3 (AEIAR-130/2009)	Good Site Practice:	
(ALIAK-130/2009)	• Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.	٨
	• Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.	٨
	 Mobile plant, if any, should be sited as far away from NSRs as possible. 	٨
	 Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. 	٨
	• Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.	٨
	• Material stockpiles and other structures should be effectively utilized, wherever	^

EIA Ref.	Mitigation Measures	Status
	practicable, in screening noise from on-site construction activities.	
S3.3 (AEIAR-130/2009)	Scheduling of Construction Works during School Examination Period	N/A
S3.8 (AEIAR-170/2013)	Provision of a landscaped deck along Roads D3A & D4A.	N/A
S3.8 (AEIAR-170/2013)	 Provision of about 1090 m length of vertical noise barrier (connected to the deck) at Roads D3A & D4A; Provision of about 60 m length of overhang vertical noise barrier (connected to the deck) at Road D4A; and Provision of staircases with noise barriers next to Sites 4A1 and 4B1 It should be noted that the exact length of the mitigation measures would be subject to minor refinement during the detailed design stage. 	N/A N/A N/A
S3.8 (AEIAR-170/2013)	Non-noise sensitive use areas within Sites 4A1 and 4B1.	N/A
S3.8 (AEIAR-170/2013)	Avoid sensitive façade with openable window facing Road D3A.	N/A
Construction Water	Quality	
S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013)	 <u>Construction Runoff</u> Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: use of sediment traps adequate maintenance of drainage systems to prevent flooding and overflow 	∧ ∧

EIA Ref.	Mitigation Measures	Status
	Construction site should be provided with adequately designed perimeter channel and pre- treatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	^
	Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	^
S5.8 (AEIAR-170/2013)	Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.	۸
	Measures should be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	٨
S3.4 (AEIAR-130/2009)	Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m ³ capacity, are recommended as a general mitigation measure	٨

EIA Ref.	Mitigation Measures	Status
	which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	
S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013)	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m ³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	^
(121111(170)2010)	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	Λ
S3.4 (AEIAR-130/2009)	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.	٨
	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	٨
S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013)	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting	٨

EIA Ref.	Mitigation Measures	Status
	from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	
S5.8 (AEIAR-170/2013)	Boring and Drilling WaterWater used in ground boring and drilling for site investigation or rock / soil anchoringshould as far as practicable be re-circulated after sedimentation. When there is a need forfinal disposal, the wastewater should be discharged into storm drains via silt removalfacilities.	^
	Acid Cleaning, Etching and Pickling Wastewater Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul sewers	^
S3.4	Drainage	
(AEIAR-130/2009)	It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea.	٨
S3.4 (AEIAR-130/2009)	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	٨

EIA Ref.	Mitigation Measures	Status
S3.4 (AEIAR-130/2009)	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ.	Λ
S5.8 (AEIAR-170/2013)	There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distance of 100 m should be maintained between the discharge points of construction site effluent and the existing seawater intakes and the planned WSR mentioned in S5.3.1 as appropriate. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO licence which is under the ambit of regional office (RO) of EPD.	Λ
S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013)	Sewage EffluentConstruction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.	٨
S5.8	Notices should be posted at conspicuous locations to remind the workers not to discharge	^

EIA Ref.	Mitigation Measures	Status
(AEIAR-170/2013)	any sewage or wastewater into the surrounding environment. Regular environmental audit of the construction site will provide an effective control of any malpractices and can encourage continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the project would not cause water pollution problem after undertaking all required measures.	
S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013)	Stormwater Discharges Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes.	٨
	Debris and Litter In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur.	٨
S5.8 (AEIAR-170/2013)	Accidental Spillage Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation, should be observed and complied with for control of chemical wastes. Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	٨

EIA Ref.	Mitigation Measures	Status
	 Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents. Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area. 	∧ ∧ ∧
Construction Waste	Management	
S6.7 (AEIAR-170/2013)	Prepare a Waste Management Plan, which becomes a part of the Environmental Management Plan, in accordance with the requirements stipulated in ETWB TC(W) No. 19/2005, approved by the Engineer/Supervising Officer of the Project based on current practices on construction sites.	٨
S3.5 (AEIAR-130/2009) and S6.7 (AEIAR-170/2013)	 Good Site Practices It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during construction activities include: Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical waste handling procedures 	^
	Provision of sufficient waste disposal points and regular collection for disposal	٨

EIA Ref.	Mitigation Measures	Status
	• Appropriate measures to minimise windblown litter and dust during transportation of	^
	waste by either covering trucks or by transporting wastes in enclosed containers	
	 A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites) 	٨
	 Regular cleaning and maintenance systems, sumps and oil interceptors 	٨
	 Separation of chemical wastes for special handling and appropriate treatment 	٨
	Waste Reduction Measures	
	Good management and control can prevent the generation of a significant amount of	
	waste. Waste reduction is best achieved at the planning and design stage, as well as by	
	ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:	
	• Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals	٨
	• Segregation and storage of different types of waste in different containers, skips or	٨
	stockpiles to enhance reuse or recycling of materials and their proper disposal	
	• Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse	^
	generated by the work force	٨
	• Any unused chemicals or those with remaining functional capacity should be recycled	^
	 Proper storage and site practices to minimise the potential for damage or contamination of construction materials 	X
	 Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste 	٨
	 Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycle. 	^

EIA Ref.	Mitigation Measures	Status
S3.5 (AEIAR-130/2009)	 Construction and Demolition Materials Mitigation measures and good site practices should be incorporated in the contract document to control potential environmental impact from handling and transportation of C&D material. The mitigation measures include: Where it is unavoidable to have transient stockpiles of C&D material within the 	٨
	 Project work site pending collection for disposal, the transient stockpiles shall be located away from waterfront or storm drains as far as possible. Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric. 	٨
	 Skip hoist for material transport should be totally enclosed by impervious sheeting. Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site. 	^ ^
	• The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	^
	• The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle.	٨
	• All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.	٨
	• The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading.	٨
	When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket	٨

EIA Ref.	Mitigation Measures	Status
	System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirement sand implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.	
S3.5 (AEIAR-130/2009)	General Refuse General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem	^
Construction Lands	cape and Visual	
\$3.8.12	• Minimized construction area and contractor's temporary works areas.	٨
(AEIAR-130/2009)	• All existing trees should be carefully protected during construction.	Λ
and S7.9 (AEIAR-170/2013)	• Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.	^
	 Control of night-time lighting. 	٨
	 Erection of decorative screen hoarding. 	٨
	 Reduction of construction period to practical minimum. 	^
	 Limitation of / Ensuring no run-off into surrounding landscape and adjacent seawater areas. 	٨
	 Temporary or advance landscape should be provided along the temporary access roads to the Cruise Terminal until such time as road D3 is open. 	N/A

Remarks:	EIA Report (AEIAR-130/2009) – Kai Tak Develo EIA Report (AEIAR-170/2013) – Kai Tak Develo	L	
	^ Compliance of mitigation measure; X Non-compliance of mitigation measure; N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor; * Recommendation was made during site audit but improved/rectified by the contractor. •		

APPENDIX F SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

Contract No. KL/2014/01 Kai Tak Development –Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

Appendix F – Summary of environmental complaint, warning, summon and notification of successful prosecution

Reporting Month: July 2018

Contract No. KL/2014/01

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Investigation/Mitigation Action	Status
N/A	N/A	N/A	N/A	N/A	N/A

Remarks: No environmental complaint/warning/summon and prosecution were received in the reporting period.

APPENDIX G WASTE GENERATED QUANTITY

Name of Department: CEDD

Waste Flow Table for Year 2018

	Actual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of C&D Wastes Generated Monthly					
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in tonne)
Jan	5,821.15	0	0	0	5821.15	0	0	0.02	0	0	121.57
Feb	2,270.11	0	0	0	2270.11	0	0	0	0	0	85.98
Mar	2,914.70	0	0	0	2914.70	0	0	0.25	0	0	81.4
Apr	2,248.44	0	0	0	2248.44	0	0	0	0	0	75.27
May	2,022.25	0	0	0	2022.25	0	0	0.3	0	0	50.92
June	5748.34	0	0	0	5748.34	0	0	0	0	0	111.04
Sub-total	21,024.99	0	0	0	21,024.99	0	0	0.570	0	0	526.18
July	4,442.16	0	0	0	4442.16	0	0	0.400	0	0	198.8
Aug											
Sept											
Oct											
Nov											
Dec											
Total	25,467.15	0.00	0.00	0.00	25,467.15	0.00	0.00	0.970	0.000	0.00	724.98

Contract No. KL/2014/01

FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Appendix D

Monthly EM&A Report For Contract No. KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

Tel

Room 723 & 725. 7/F. Block B. Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com

MateriaLab

Report No.: 0405/15/ED/1080A

MONTHLY EM&A REPORT

July 2018

- Client **Civil Engineering and Development** : Department, HKSAR **Contract No.** KLN/2015/07 ÷ **Contract Name :** Environmental Monitoring Works for Contract KL/2014/03 - Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway **Report No.** 0405/15/ED/1080A : EP-337/2009 New Distributor Roads Serving the Planned Kai Tak **Development Area** EP-339/2009/A Decommissioning of the Remaining Parts (Ex-GFS Building, Radar Station and Hong Kong Aviation Club) of the former Kai Tak Airport
- EP-451/2013 Trunk Road T2

Prepared by Janet W. T. Yu ÷

2

Reviewed by 2

Certified by

Alfred Y. S. Lam

Colin K. L. Yung **Environmental Team Leader** MateriaLab Consultants Limited



Ref.: CEDKTDS3EM00 0 0315L.18

10 August 2018

By Post and Email

Hyder-Meinhardt Joint Venture 17/F, Two Harbour Square, 180 Wai Yip Street, Kwun Tong Kowloon, Hong Kong

Attention: Mr. Wong W. K., Chris

Dear Mr. Wong,

Re: Contract No. KL/2014/03 – Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway Monthly EM&A Report for July 2018

Reference is made to the Environmental Team's submission of the Monthly EM&A Report for July 2018 (Report No. 0405/15/ED/1080A) we received by e-mail on 10 August 2018.

Please be informed that we have no adverse comment on the captioned report. We hereby verify the captioned submission according to Condition 3.3 of EP-337/2009, Condition 3.3 of EP-339/2009/A and Condition 3.4 of EP-451/2013.

Thank you for your attention. Please do not hesitate to contact us should you have any queries.

Yours sincerely, For and on behalf of Ramboll Hong Kong Limited

toffe Beary

F. C. Tsang Independent Environmental Checker

C.C. CEDD CRBC

Attn.: Ms. Amy Chu MateriaLab Attn.: Mr. Colin K. L. Yung Attn.: Mr. Dickey Yau

Fax: 2369 4980 Fax: 3565 4160 Fax: 2283 1689

Q:\Projects\CEDKTDS3EM00\02_Proj_Mgt\02_Corr\CEDKTDS3EM00_0_0315L.18.docx

Ramboll Hong Kong Limited 英環香港有限公司

21/F, BEA Harbour View Centre, 56 Gloucester Road, Wan Chai, Hong Kong Tel: 852.3465 2888 Fax: 852.3465 2899 www.ramboll.com

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



TABLE OF CONTENTS

EXE(CUTIVE SUMMARY	
1.	INTRODUCTION	1
2.	AIR QUALITY	5
3.	NOISE	10
4.	LANDSCAPE AND VISUAL	14
5.	WASTE MANAGEMENT	15
6.	SITE INSPECTION	16
7.	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	17
8.	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	18
9.	FUTURE KEY ISSUES	19
10.	CONCLUSIONS	20

FIGURES

Figure 1	Project General Layout
Figure 2	Air and Noise Monitoring Locations

LIST OF APPENDICES

- Appendix B Project Organization Chart
- Appendix C Action and Limit Levels for Air Quality and Noise
- Appendix D Calibration Certificates of Monitoring Equipment
- Appendix E Environmental Monitoring Schedules
- Appendix F Air Quality Monitoring Data
- Appendix G Noise Monitoring Data
- Appendix H Event Action Plans
- Appendix I Waste Flow Table
- Appendix J Environmental Mitigation Implementation Schedule (EMIS)
- Appendix K Weather and Meteorological Conditions during Reporting Month
- Appendix L Cumulative statistics on Environmental Complaints, Notifications of Summons and Successful Prosecutions
- Appendix M Summary of Site Audit in the Reporting Month
- Appendix N Outstanding Issues and Deficiencies

: mcl@fuaro.com

EXECUTIVE SUMMARY

Hong Kong.

- i. The Civil Engineering and Development Department HKSAR has appointed MateriaLab Consultants Limited (MCL) to undertake the Environmental Team services for the Project and implement the EM&A works.
- ii. This Monthly EM&A report presents the environmental monitoring and audit works for the period between 1 July 2018 and 31 July 2018. As informed by the Contractor, major activities in the reporting month were:
 - Excavation and laying of drainage pipe and manhole;
 - · Seawall modification works;
 - · Construction of tunnel box structure;
 - D-wall construction works;
 - · Pumping test; and
 - Excavation and ELS construction.

Breaches of the Action and Limit Levels

iii. No Action / Limit Level exceedance was recorded for 24-hr TSP and construction noise at KTD1a, KTD2a and KER1b in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

iv. No environmental complaint, notification of summons and successful prosecution were received in the reporting month.

Reporting Changes

v. There was no reporting change in the reporting month.

Future Key Issues

vi. The key issues to be considered in the coming reporting month include:

Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality, waste management and landscape and visual impact.

: mcl@fuaro.com

1. INTRODUCTION

1.1 Background

Hona Kona.

- 1.1.1 The Kai Tak Development is located in the south-eastern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- 1.1.2 Contract No. KL/2014/03 is the works package to construct an approximately 420m long supporting underground structure (SUS) underneath Shing Cheong Road and Cheung Yip Street. The EM&A programme under this Contract is governed by three EPs (EP-337/2009, EP-339/2009/A and EP-451/2013) and two EM&A Manuals (AEIAR-130/2009 and AEIAR-174/2013). The Works to be executed under this Contract and corresponding EPs include but not be limited to the following main items:

EP-451/2013 – Trunk Road T2

(i) Construction of approximately 420m long supporting underground structure (SUS) including diaphragm walls, barrettes, piled foundation, top and bottom slabs, end wall and adits underneath Shing Cheong Road and Cheung Yip Street;

EP-337/2009 – New Distributor Roads Serving the Planned Kai Tak Development

- (ii) Widening and re-alignment of Cheung Yip Street of approximately 330m long and associated footpaths;
- (iii) Demolition, reconstruction and widening of Shing Cheong Road of approximately 410m long and associated footpaths;
- (iv) Construction of drainage outfall and modification of existing seawall;
- (v) Construction of ancillary works including surface drainage, sewerage, water, fire fighting, street lighting, street furniture, road marking, road signage, utilities and services, irrigation and landscape works.

EP-339/2009/A – Decommissioning of the Remaining Parts (Ex-GFS Building, Radar Station and Hong Kong Aviation Club) of the former Kai Tak Airport

(vi) Demolition of RADAR Tower and guard house;

Other works not covered by any EP

- (vii) Construction of two subways between Phase II of New Acute Hospital (Site A) and Hong Kong Children's Hospital (Site C), and between Phase I of New Acute Hospital (Site B) and Site C;
- (viii) Construction of District Cooling System (DCS) along Cheung Yip Street and Shing Cheong Road
- 1.1.3 The location and boundary of the site is shown in **Figure 1**.
- 1.1.4 This Monthly EM&A report is required under EP-337/2009 Condition 3.3, EP-339/2009/A Condition 3.3 and EP-451/2013 Condition 3.4. It is to report the results and findings of the EM&A programme required in the EM&A Manuals.
- 1.1.5 This is the twenty ninth monthly EM&A Report which summaries the impact monitoring results and audit findings for the Project within the period between 1 July 2018 and 31 July 2018.

1.2 **Project Organization**

- 1.2.1 The project proponent was the Civil Engineering and Development Department, HKSAR (CEDD). Hyder Meinhardt Joint Venture (HMJV) was commissioned by CEDD as the Engineer for the Project. Ramboll Hong Kong Limited was commissioned as the Independent Environmental Checker (IEC). China Road and Bridge Corporation (Hong Kong) (CRBC) was appointed as the main contractor for the construction works under the contract KL/2014/03. MateriaLab Consultants Limited (MCL) was appointed as the Environmental Team (ET) by CEDD to implement the EM&A programme for the Project.
- 1.2.2 The organization structure is shown in **Appendix B**. The key personnel contact names and numbers for the Project are summarized in **Table 1.1**.

Party	Position	Name	Telephone	Fax
Project Proponent (CEDD)	Co-ordinator	Ms. Amy Chu	3106 3172	2369 4980
Engineer's Representative (HMJV)	Chief Resident Engineer	Mr. W. K., Chris Wong	3742 3803	3742 3899
IEC (Ramboll Hong Kong Limited)	Independent Environmental Checker	Mr. F. C. Tsang	3465 2851	3465 2899
	Site Agent	Mr. Chan See Wai, Arnold	9380 4110	2283 1689
Main Contractor (CRBC)	Site Agent	Mr. Yau Kwok Kiu, Dickey	5699 4503	2283 1689
	Environmental Officer	Mr. Calvin So	9724 6254	2283 1689
ET (MCL)	Environmental Team Leader	Mr. Colin Yung	3565 4114	3565 4160

 Table 1.1
 Contact Information of Key Personnel

Remark: Mr. Chan See Wai, Arnold had been replaced by Mr. YAU Kwok Kiu, Dickey as the Site Agent since 26 July 2018.

1.3 Construction Programme and Activities

- 1.3.1 The construction of the Project commenced in February 2016 and is expected to complete in 2020. The construction programme is shown in **Appendix A**.
- 1.3.2 A summary of the major construction activities undertaken in the reporting month were:
 - Excavation and laying of drainage pipe and manhole;
 - · Seawall modification works;
 - Construction of tunnel box structure;
 - D-wall construction works;
 - · Pumping test; and
 - Excavation and ELS construction.



1.4 Inter-relationship with the environmental protection/ mitigation measures with the construction programme

- 1.4.1 According to the construction activities in the construction programme mentioned in Section 1.3.2, the following environmental protection/ mitigation measures including Air Quality Impact, Construction Noise Impact, Water Quality Impact, Chemical and Waste Management, Landscape and Visual Impact shall be implemented:
 - Sufficient watering of the works site with the active dust emitting activities;
 - · Limitation of the speed for vehicles on unpaved site roads;
 - · Properly cover or enclosure of the stockpiles and dusty materials;
 - · Good site practices on loading dusty materials;
 - · Providing sufficient vehicles washing facilities at every vehicle exit point;
 - Good maintenance to the plant and equipment;
 - Use of quieter plant and Quality Powered Mechanical Equipment (QPME);
 - · Use of acoustic fabric and noise barrier;
 - · Using the approved Non-road Mobile Machineries (NRMMs);
 - Proper storage and handling of chemical;
 - Appropriate desilting, oil interceptors or sedimentation devices provided on site for treatment before discharge;
 - · Onsite waste sorting and implementation of trip ticket system;
 - Training of the site personnel in proper waste management and chemical waste handling procedures;
 - Proper storage of the construction materials;
 - · Erection of decorative screen hoarding;
 - · Strictly following the Environmental Permits and Licenses;
 - · Provide sufficient mitigation measures as recommended in Approved EIA Reports

1.5 Status of Environmental Licences, Notifications and Permits

1.5.1 A summary of the relevant environmental licenses, permits and/or notifications on environmental protection for this Contract is presented in **Table 1.2**.

Environmental License / Permit / Notification	Reference Number	Valid From	Valid Till
Environmental Permit	EP-337/2009 EP-339/2009/A EP-451/2013	23 April 2009 18 June 2009 19 September 2013	Not Applicable Not Applicable Not Applicable
Notification pursuant to Air Pollution (Construction Dust) Regulation	395601	4 December 2015	Not Applicable
Billing Account for Waste Disposal	A/C No.: 7023814	22 December 2015	Not Applicable
Billing Account for Waste Disposal (Vessel)	A/C No.: 7027469	25 April 2018	18 August 2018

 Table 1.2
 Relevant Environmental Licenses, Permits and/or Notifications

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 : (852)-24508032 : mcl@fugro.com Fax Email



Environmental License / Permit / Notification	Reference Number	Valid From	Valid Till
Construction Noise Permit	GW-RE0395-18	5 June 2018	4 December 2018
Construction Noise Permit	GW-RE0006-18	12 January 2018	11 July 2018
Construction Noise Permit	GW-RE0489-18	14 July 2018	11 January 2019
Wastewater Discharge License	WT00023125-2015	6 January 2016	31 January 2021
Chemical Waste Producer License	5213-247-C1232-12	23 November 2015	Not Applicable

: mcl@fuaro.com

2. AIR QUALITY

Hong Kong.

2.1 Monitoring Requirement

In accordance with the approved EM&A Manuals, 24-hour Total Suspended Particulates (TSP) level at the designated air quality monitoring station is required. Impact 24-hour TSP monitoring should be carried out at least once every 6 days. In case of complaints, 1-hour TSP monitoring should be carried out at least 3 times per 6 days when the highest dust impacts are likely to occur. The Action and Limit Levels of the air quality monitoring are given in **Appendix C**.

2.2 Monitoring Equipment

The 24-hour TSP air quality monitoring was performed using High Volume Air Samplers (HVS) located at each of the designated monitoring station. Portable TSP Monitors would be used in case of complaints for 1-hour TSP monitoring.

Table 2.1 summarizes the equipment used in air quality monitoring.

Item	Location	Brand	Model	Equipment	Serial Number
1			TE-5170 (TSP)	High Volume Sampler	
			TE-300-310X - Mass Flow Controller TE-5005X - Blower Motor Assembly		2037
	KER1b	Tisch			3482
			TE-5007X	- Mechanical Timer	4488
			TE-5009X	- Continuous Flow Recorder	4371
2			TE-5170 (TSP)	High Volume Sampler	
	KTD1a Tisch		TE-300-310X	- Mass Flow Controller	2524
			TE-5005X	- Blower Motor Assembly	4037
			TE-5007X	- Mechanical Timer	5160
			TE-5009X	- Continuous Flow Recorder	4377
3			TE-5170 (TSP)	High Volume Sampler	
			TE-300-310X	- Mass Flow Controller	2618
	KTD2a	Tisch	TE-5005X	- Blower Motor Assembly	3838
			G3031	- Mechanical Timer	2251
			G1051	- Continuous Flow Recorder	2307
4		Tisch	TE-5025A	HVS Sampler Calibrator	438320/2456
5		*Sibata	Model LD-3B	Sibata Portable TSP Monitors	NA

Table 2.1 Air Quality Monitoring Equipment

Note:

No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted.

2.3 Monitoring Methodology

2.3.1 24-hour TSP air quality monitoring

HVS Installation

The following guidelines were adopted during the installation of HVS:

- Sufficient support is provided to secure the samplers against gusty wind.
- No two samplers are placed less than 2 meters apart.

Hona Kona.



- The distance between the sampler and an obstacle, such as buildings, is at least twice the height that the obstacle protrudes above the sampler.
- A minimum of 2 meters of separation from walls, parapets and penthouses is required for rooftop samples.
- A minimum of 2 meters separation from any supporting structure, measured horizontally is required.
- No furnaces or incineration flues are nearby.

Email

- Airflow around the samplers is unrestricted.
- The samplers are more than 20 meters from the drip line.

: mcl@fuaro.com

 Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.

Filters Preparation

Fiberglass filters (provided by the HOKLAS accredited laboratory) shall be used (Note: these filters have a collection efficiency of larger than 99% for particles of 0.3 μ m diameter). A HOKLAS accredited laboratory (ALS Technichem (HK) Pty Ltd.) is responsible for the preparation of 24-hr conditioned and pre-weighed filter papers for monitoring team.

All filters are equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature is around 25°C and not variable by more than \pm 3°C; the relative humidity (RH) is < 50% and not variable by more than \pm 5%. A convenient working RH is 40%.

Operating / Analytical Procedures

Operating / analytical procedures for the air quality monitoring are highlighted as follows:

- Prior to the commencement of the dust sampling, the flow rate of the HVS are properly set (between 0.6 m³/min and 1.7 m³/min) in accordance with the EM&A manual. The flow rate shall be indicated on the flow rate chart.
- The power supply shall be checked to ensure the samplers worked properly.
- On sampling, the samplers shall be operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air quality monitoring station.
- The filter holding frame is then removed by loosening the four nuts and carefully a weighted and conditioned filter is centered with the stamped number upwards, on a supporting screen.
- The filter shall be aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame is tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- The shelter lid shall be closed and secured with the aluminum strip.
- The timer is then programmed. Information shall be recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- After sampling, the filter shall be removed and sent to laboratory for weighing. The elapsed time is also recorded.
- Before weighing, all filters are equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%. Weighing results are returned to MCL for further analysis of TSP concentrations collected by each filter.

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

Room 723 & 725, 7/F, Block B,		
Profit Industrial Building,	Tel	: (852)-24508238
1-15 Kwai Fung Crescent, Kwai Fong,	Fax	: (852)-24508032
Hong Kong.	Email	: mcl@fugro.com



2.3.2 1-hour TSP air quality monitoring

Operating / Analytical Procedures

The measuring procedures of the 1-hr dust meter are in accordance with the Manufacturer's instruction Manual as follows:

- Pull up the air sampling inlet cover
- Change the Mode 0 to BG once
- Push Start/Stop switch once
- Turn the knob to SENSI.ADJ and press it
- Push Start/Stop switch once
- Return the knob to the position MEASURE slowly
- Push the timer set switch to set measuring time
- Remove the cap and make a measurement

2.4 Maintenance / Calibration

2.4.1 24-hour TSP air quality monitoring

The following maintenance / calibration are required for the HVS:

- The high volume motors and their accessories are properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking are made to ensure that the equipments and necessary power supply are in good working condition.
- All HVS shall be calibrated (five point calibration) using Calibration Kit upon installation and thereafter in every 3 months.
- A copy of the calibration certificates for the HVS and calibrator are provided in Appendix D.
- 2.4.2 1-hour TSP air quality monitoring

The portable TSP monitor should be calibrated at 1 year intervals

2.5 Monitoring Locations

- 2.5.1 According to the EM&A Manual, three air quality monitoring locations, namely KTD1, KTD2 and KER1, are covered by this Contract within the South Apron Area of Former Kai Tak Airport. The other two air quality monitoring locations, which are identified in Cha Kwo Ling area, are farther than 500m away from the site boundary and thus not covered by this Contract. The monitoring works in Cha Kwo Ling area are covered by other Contract(s) respectively.
- 2.5.2 According to the approved alternative baseline air quality and noise monitoring locations (EPD reference: EP2/K19/A/21 Pt.5), the original monitoring locations (KTD1, KTD2 and KER1) are proposed to be replaced by alternative monitoring locations (KTD1a, KTD2a and KER1b) for air quality monitoring, they are summarized in **Table 2.2** and shown in **Figure 2**.

Table 2.2Location of Air Quality Monitoring Station

Monitoring Station	Location
KTD1a	Centre of Excellence in Paediatrics (Children's Hospital)
KTD2a	G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)
KER1b	Site Boundary at Cheung Yip Street

2.6 Results and Observations

- 2.6.1 The schedule of air quality monitoring in reporting month is provided in **Appendix E**.
- 2.6.2 No Action / Limit Level exceedance was recorded for 24-hr TSP at KTD1a, KTD2a and KER1b in the reporting month.
- 2.6.3 No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted in the reporting month.
- 2.6.4 During the reporting month, major dust sources including loading and unloading of C&D wastes, vehicles movement were observed in the site. Non-project related construction activities at the nearby construction site and road traffic along Shing Cheong Road, Cheung Yip Street and the Kwun Tong By-pass were observed. The above factors may affect the monitoring results.
- 2.6.5 The weather conditions during the monitoring are provided in **Appendix K**.
- 2.6.6 The monitoring data of 24-hr TSP are summarized in **Table 2.3**. Detailed monitoring data are presented in **Appendix F**.

Tuble Ele							
Parameter	Monitoring Station	Average (µg/m³)	Range (µg/ m ³)	Action Level (µg/ m ³)	Limit Level (µg/ m ³)		
24-hr TSP	KTD1a	29	19 - 46	177			
24-m 13P in µg/m ³	KTD2a	34	23 - 43	157	260		
in µg/m°	KER1b	33	23 - 55	172			

Table 2.3Summary of 24-hr TSP Monitoring Results

2.6.7 The Event and Action Plan for air quality is given in **Appendix H**.

2.7 Comparison of 24-hr TSP Monitoring Results with EIA Predictions

2.7.1 The monitoring data of 24-hr TSP was compared with the EIA predictions as summarized in **Table 2.4**.

Table 2.4	Comparison of 24-hr TSP data with EIA predictions
-----------	---

: mcl@fugro.com

Monitoring Station	Receiver Reference	Predicted Maximum 24-hour TSP Concentration (μg/m ³)	24-hour TSP concentration in July 2018 (µg/m³)	Average 24-hour TSP concentration in July 2018 (µg/m ³)
KTD1a	KTD3	126	19 - 46	29
KTD2a	-	-	23 - 43	34
KER1b	KTD6	169	23 - 55	33

Note:

Hong Kong.

For KTD2a, there was no receiver reference in the EIA report, EIAR-174/2013.

- Predicted Maximum TSP Concentration extracted from Table 4.14 of EIA Report, EIAR-174/2013.
- 2.7.2 The 24-hour TSP monitoring results at KTD1a, KTD2a and KER1b were below the Predicted Maximum 24-hr TSP concentration in the approved Environmental Impact Assessment (EIA) Report and no Action / Limit Level exceedance was recorded in the reporting period.

3. NOISE

3.1 Monitoring Requirement

3.1.1 In accordance with the approved EM&A Manuals, Leq (30min) monitoring is conducted for at least once a week during the construction phase between 0700 and 1900 on normal weekdays at the designated monitoring locations.

3.2 Monitoring Equipment

- 3.2.1 The sound level meter used in noise monitoring will comply with the International Electrotechnical Commission Publication (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications as referred to in the Technical Memorandum issued under the Noise Control Ordinance (NCO).
- 3.2.2 Sound level calibrator will be used for the on-site calibration of the meter. This calibrator complies with the IEC Publication 942 (1988) Class 1 and ANSI S1.40 1984. Noise measurements were only accepted to be valid if the calibration levels from before and after the measurement agree to within 1.0dB.
- 3.2.3 Measurements shall be recorded to the nearest 0.1dB. Sound level meters are programmed to measure A-weighted equivalent continuous sound pressure level at 30-minute intervals between 0700 and 1900 on normal weekdays at least once a week when construction activities are underway.

Table 3.1 summarizes the noise monitoring equipment model being used for this project.

Item	Brand	Model	Equipment	Serial Number
1	Casella	CEL-63X Series	Integrating Sound Level Meter	3148029
2	Casella	CL63X Series	Integrating Sound Level Meter	1057055
3	Casella	CL63X Series	Integrating Sound Level Meter	4637931
4	Casella	CEL-120/1	Calibrator	5230742
5	Casella	CEL-120/1	Calibrator	5230758
6	Benetech	GM816	Wind Speed Anemometer	13372555

Table 3.1 Noise Monitoring Equipment

3.3 Monitoring Parameters and Frequency

Table 3.2 presents the noise monitoring parameters and frequencies.

Table 3.2 Monitoring Parameters and Frequencies of Noise Monitoring

Parameter	Frequency and Period					
LAeq (30min)	At each station at 0700-1900 hours on normal weekdays at a frequency					
L10 and L90 will be recorded for reference	of once a week					

Room 723 & 725, 7/F, Block B,		
Profit Industrial Building,	Tel	: (852)-24508238
1-15 Kwai Fung Crescent, Kwai Fong,	Fax	: (852)-24508032
Hong Kong.	Email	: mcl@fugro.com

MateriaLab

3.4 Monitoring Methodology

3.4.1 The monitoring procedures are as follows:

- The monitoring station is set at a point 1m from the exterior of the sensitive receivers building façade and set at a position 1.2m above the ground.
- The battery condition is checked to ensure good functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time are set as follows:
 - frequency weighting : A
 - time weighting : Fast
 - measurement time : Weekly 30 minutes between 0700-1900 on normal weekdays
- Prior to and after noise measurement, the meter shall be calibrated using the calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement will be considered invalid and repeat of noise measurement is required after re-calibration or repair of the equipment.
- Noise monitoring should be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.
- Noise measurement should be paused during periods of high intrusive noise if possible and observation shall be recorded when intrusive noise is not avoided.
- At the end of the monitoring period, the Leq, L10 and L90 are recorded. In addition, site conditions and noise sources are recorded on a standard record sheet.

3.5 Maintenance / Calibration

- 3.5.1 Maintenance and Calibration procedures are as follows:
 - The microphone head of the sound level meter and calibrator should be cleaned with a soft cloth at quarterly intervals.
 - The sound level meter and calibrator should be calibrated annually by a HOKLAS laboratory.
 - Relevant calibration certificates are provided in **Appendix D**.

3.6 Monitoring Locations

- 3.6.1 According to the EM&A Manual, three noise monitoring locations, namely KTD1, KTD2 and KER1, are covered by this Contract within the South Apron Area of Former Kai Tak Airport. The other two noise quality monitoring locations, which are identified in Cha Kwo Ling area, are farther than 300m away from the site boundary and thus not covered by this Contract. The monitoring works in Cha Kwo Ling area are covered by other Contract(s) respectively.
- 3.6.2 According to the approved alternative baseline air quality and noise monitoring locations (EPD reference: EP2/K19/A/21 Pt.5), the original monitoring locations (KTD1, KTD2 and KER1) are proposed to be replaced by alternative monitoring locations (KTD1a, KTD2a and KER1b) for noise monitoring, they are summarized in **Table 3.3** and shown in **Figure 2**.

Table 3.3Location of Noise Monitoring Station

Monitoring Station	Location
KTD1a	Centre of Excellence in Paediatrics (Children's Hospital)
KTD2a	G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)
KER1b	Site Boundary at Cheung Yip Street

3.7 Results and Observations

- 3.7.1 The schedule of noise monitoring in reporting month is provided in **Appendix E**.
- 3.7.2 During the monitoring month, at KTD1a, non-project related construction activities at the nearby construction site and road traffic along Shing Cheong Road were observed in the surroundings. At KTD2a, road traffic along the Kwun Tong By-pass was observed. At KER1b, road traffic along Cheung Yip Street was observed. Major noise sources including noise emission from plant & PME and some other construction activities, travel of vehicles, loading and unloading of C&D waste were observed in the site. The above factors may affect the monitoring results.
- 3.7.3 No raining and wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation. The weather conditions during the monitoring month are provided in **Appendix K**.
- 3.7.4 The noise monitoring data are summarized in **Table 3.4**. Detailed monitoring data are presented in **Appendix G**.

Time Period		eq _(30min) dB(/ (Range) Monitoring S		Action Level	Limit Level
	KTD1a	KTD2a	KER1b		
0700-1900 hrs on normal weekdays	65 - 72	59 - 64	63 - 67	When one documented complaint is received	75 dB(A)

 Table 3.4
 Summary of Noise Impact Monitoring Results

Note:

KTD2a & KER1b: Free-field measurement (+3dB(A) correction has been applied)

- 3.7.5 No Action / Limit Level exceedance of location KTD1a, KTD2a and KER1b was recorded for construction noise in the reporting month.
- 3.7.6 The Action and Limit Levels for noise impact monitoring have been set and are presented in **Appendix C**.
- 3.7.7 The Event and Action Plan for noise is given in **Appendix H**.

KTD1a: Facade Measurement

3.8 Comparison of Noise Monitoring Results with EIA Predictions

: mcl@fugro.com

3.8.1 The noise monitoring data was compared with the EIA predictions as summarized in **Table 3.5**.

Table 3.5 Comparison of Noise Monitoring data with EIA predictions

Monitoring Station	Receiver Reference	Maximum Predicted Mitigated Construction Noise Level, dB(A)	Maximum Leq _(30min) dB(A) In July 2018
KTD1a	KTD1	74	72
KTD2a	KTD2	75	64
KER1b	KER1	75	67

Note:

Hong Kong.

Maximum Predicted Mitigated Construction Noise Level extracted from Table 5.13 of EIA Report, EIAR-174/2013.

3.8.2 The impact noise monitoring results of location KTD1a, KTD2a and KER1b in the reporting month did not exceed the Maximum Predicted Mitigated Construction Noise Level in the approved Environmental Impact Assessment (EIA) Report and no Action / Limit Level exceedance was recorded in the reporting period.

: mcl@fuaro.com

4. LANDSCAPE AND VISUAL

4.1 Audit Requirements

Hona Kona.

- 4.1.1 As per the Trunk Road T2 EM&A Manual, the landscape and visual mitigation measures during the construction phase shall be audited by a Registered Landscape Architect, as a member of the Environmental Team, at least once every two weeks to ensure compliance with the intended aims of the measures.
- 4.1.2 According to the Kai Tak Development EM&A Manual, measures to mitigate landscape and visual impacts during construction should be checked to ensure compliance with the intended aims of the measures. The progress of the engineering works shall be regularly reviewed onsite to identify the earliest practical opportunities for the landscape works to be undertaken. The ET shall report on the Contractor's compliance on a weekly basis.

4.2 Results and Observations

- 4.2.1 To monitor and audit the implementation of landscape and visual mitigation measures, four weekly Landscape and Visual Site audits were carried out on 4, 11, 18 and 25 July 2018 and two of them 4 and 18 July 2018 were carried out by a Registered Landscape Architect. The weekly Landscape and Visual Impact reports were counter-signed by IEC as according to the requirement of EM&A Manual (AEIAR-130/2009).
- 4.2.2 Should non-compliance of the landscape and visual impact occur, action in accordance to the event action plan presented in **Appendix H** shall be carried out.

: mcl@fugro.com

5. WASTE MANAGEMENT

5.1 Audit Requirements

Hong Kong.

- 5.1.1 The effective management of waste arising during the construction phase will be monitored through the site audit programme. Regular audits and site inspections should be carried out to ensure that the recommended good site practices and other mitigation measures are implemented by the Contractor.
- 5.1.2 The audit should look at all aspects of on-site waste management practices including the waste generation, storage, recycling, transport and disposal. The aims of waste audit are:
 - to ensure the waste arising from the works are handled, stored, collected, transferred and disposed of in an environmentally acceptable manner;
 - verify the implementation status and evaluate the effectiveness of the mitigation measures; and
 - to encourage the reuse and recycling of material.

5.2 Results and Observations

- 5.2.1 C&D materials and wastes sorting were carried out on site. Receptacles were available for C&D wastes and general refuse collection.
- 5.2.2 The amount of wastes generated by the site activities in the reporting month is shown in **Appendix I**.

6. SITE INSPECTION

6.1 Site Inspection

- 6.1.1 Site inspections were carried out weekly to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. A summary of the mitigation measures implementation schedule is provided in **Appendix J**.
- 6.1.2 In the reporting month, four site inspections were carried out on 4, 11, 18 and 25 July 2018. One of them, held on 11 July 2018 was the joint inspections with the IEC, ER, the Contractor and the ET.
- 6.1.3 No outstanding issues were reported during the reporting month. Details of observations recorded during the site inspections are summarized in **Appendix M**.
- 6.1.4 All the follow-up actions requested by Contractor's ET and IEC during the site inspections were undertaken as reported by the Contractor and confirmed in the following weekly site inspection conducted during the reporting month.

MATERIALAB CONSULTANTS LIMITED Room 723 & 725, 7/F. Block B.

Profit Industrial Building, Tel : (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hong Kong. Email : mcl@fugro.com

MateriaLab

7. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

7.1 Environmental Exceedance

7.1.1 No Action / Limit Level exceedance was recorded for 24-hr TSP and construction noise at KTD1a, KTD2a and KER1b in the reporting month.

7.2 Complaints, Notification of Summons and Prosecution

- 7.2.1 No environmental complaint, notification of summons and successful prosecution were received in the reporting month.
- 7.2.2 Cumulative complaint log, summaries of complaints, notification of summons and successful prosecutions are presented in **Appendix L.**



8. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

8.1 Implementation Status

8.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and the EM&A Manuals. The implementation status of the mitigation measures during the reporting month is summarized in **Appendix J**. Status of required submission under the EP during the reporting period is summarized in **Table 8.1**.

EP Condition	Submission	Submission Date				
EP-337/2009						
Condition 2.3	Management Organization of Main Construction Companies	18/12/2015				
Condition 2.4	Design Drawing of the Project	18/12/2015				
Condition 2.11	Landscape Mitigation Plan(s)	18/12/2015				
Condition 3.3	Monthly EM&A Report (June 2018)	13/7/2018				
EP-339/2009/A						
Condition 2.4	Management Organization of Main Construction Companies	18/12/2015				
Condition 2.5	Design Drawing of the Project	18/12/2015				
Condition 3.3 Monthly EM&A Report (June 2018)		13/7/2018				
EP-451/2013						
Condition 2.3	Management Organization of Main Construction Companies	18/12/2015				
Condition 2.4	Design Drawing of the Project	18/12/2015				
Condition 2.5	Landscape Mitigation Plan(s)	18/12/2015				
Condition 2.10	Supplementary Contamination Assessment Report	18/12/2015				
Condition 3.3	Baseline Monitoring Report	12/02/2016				
Condition 3.4	Monthly EM&A Report (June 2018)	13/7/2018				

Table 8.1	Status of Required Submission under Environmental Permit
1 abie 0.1	

Room 723 & 725, 7/F, Block B, Profit Industrial Building, Tel : (1-15 Kwai Fung Crescent, Kwai Fong, Fax : (Hong Kong. Email : r

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



9. FUTURE KEY ISSUES

9.1 Construction Programme for the Next Two Months

- · Installation of sheet pile for drainage works;
- Excavation and laying of drainage pipe and manhole;
- · Construction of road base and road pavement;
- · Seawall modification works;
- Construction of tunnel box structure;
- · D-wall construction works;
- · Construction of socketed H-Pile;
- Pumping test; and
- Excavation and ELS construction.

9.2 Key Issues for the Coming Month

9.2.1 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality, waste management and landscape and visual impact.

9.3 Monitoring Schedules for the Next Three Months

9.3.1 The tentative schedules for environmental monitoring in the coming three months are provided in **Appendix E**.

10. CONCLUSIONS

- 10.1.1 24-hour TSP impact monitoring and construction noise monitoring were carried out in the reporting month, no Action / Limit Level exceedance was recorded during the period.
- 10.1.2 No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted in the reporting month.
- 10.1.3 Four environmental site inspections were carried out in the reporting month. Recommendations on mitigation measures on water quality were given to the Contractor for remediating the deficiencies identified during the site inspections.
- 10.1.4 Four weekly Landscape and Visual Site audits were carried out on 4, 11, 18 and 25 July 2018 and two of them, 4 and 18 July 2018 were carried out by a Registered Landscape Architect in the reporting month. The weekly Landscape and Visual Impact reports were counter-signed by IEC as according to the requirement of EM&A Manual (AEIAR-130/2009).
- 10.1.5 Referring to the Contractor's information, no environmental complaint, notification of summons and successful prosecution was received in the reporting month.

10.2 Comment and Recommendations

- 10.2.1 The recommended environmental mitigation measures, as proposed in the EIA reports and EM&A Manuals shall be effectively implemented to minimize the potential environmental impacts from the Project. The EM&A programme would effectively monitor the environmental impacts generated from the construction activities and ensure the proper implementation of mitigation measures.
- 10.2.2 According to the environmental audit performed in the reporting month, the following recommendations were made:

Air Quality Impact

• No specific observation was identified in the reporting month.

Construction Noise Impact

• No specific observation was identified in the reporting month.

Water Quality Impact

- Chemical should be added to the sedimentation tank to facilitate the sedimentation of muddy water.
- Sediments in the sedimentation tank should be cleared regularly.
- Stagnant water should be removed regularly.

Chemical and Waste Management

• No specific observation was identified in the reporting month.

Land Contamination

• No specific observation was identified in the reporting month.

Landscape and Visual Impact

• No specific observation was identified in the reporting month.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



General Condition

No specific observation was identified in the reporting month.

Permit / Licenses

• No specific observation was identified in the reporting month.


Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Figure 1

Project General Layout



NTED BY: kitchan 18/2/2015 13:00:43 .ENAME: K:\91164 Trunk Road T2\Tender Drawing (Contract 1)\


Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.


Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Figure 2

Air and Noise Monitoring Locations





CAD FILE : k:\91164 trunk road t2\report\finalemna report\Figure 3.1a.dgn

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix A

Construction Programme

Hyder - Meinhard	ctivity Name	Rem	Start	Finish		Jui					July		
		Dur			7 03	30 10	6 17	24	01	08	37 15	22	29
KL/2014/03-Stage	3 Infrastructure Works for Developments at the Southern	Part	of the Form	er Runw:									
Project Key Dates													
Site Handover Dat	ie												
K-PK-SHD-1100 Pe	ortion B	0		30-Jun-18*					 Portion 	В			
K-PK-SHD-1200 Pe	ortion B1	0		30-Jun-18*					 Portion 	B1			
K-PK-SHD-1300 Po	ortion C	0		31-Jul-18*									◆ Portion
K-PK-SHD-1500 Pe	ortion E	0		30-Jun-18*					 Portion 	E			
K-PK-SHD-1600 Pe	ortion F	0		24-Jul-18*								◆ Port	ion F
K-PK-SHD-1700 Pe	ortion H	0		31-Jul-18*									 Portion
K-PK-SHD-2300 Pe	ortion P	0		31-Jul-18*					-				 Portion
K-PK-SHD-2500 Po	ortion R	0		30-Jun-18*					 Portion 	R			
General Submissio)n												
Major Temporary	Works Design												
K-PA-GSP-6840 E	LS design for construction of subway A (Bay 1&5)	35	28-Feb-18 A	03-Aug-18									EL
K-PA-GSP-7010 E	LS design for construction of DCS - Stage 2	35	30-Jun-18	03-Aug-18									EL
Major Constructio	on Works Method Statement												
K-PA-GSP-7455 E	ngineer's comments and approval	8	23-Oct-17 A	07-Jul-18						Engineer	's comme	nts and ap	oproval
K-PA-GSP-7460 M	fethod statement for Construction of subway A (Bay 1&5)	28	30-Jun-18	27-Jul-18									Method state
K-PA-GSP-7465 E	ngineer's comments and approval	28	28-Jul-18	24-Aug-18									
Temporary Traffic	Management												
Temp Traffic Arrange	ement Schemes												
K-PA-TTA-8950 St	ubmission and approval of TTA schemes-TTA stage 4 for re-construction of Shing heong Road	90	11-Jul-18	08-Oct-18									
	emporary Traffic Arrangement			1									
К-РА-ТТА-4100 Т	TA stage 3 - Road diversion at Cheung Yip Street phase 2	0	13-Jul-18							• 1	TA stage	3 - Road	diversion at
Materials Procure	ment (Major Materials)												
ELS struct / waling	3												
K-PA-MP-1150 M	Ianufacturing & delivery to site	9	10-Jun-16 A	08-Jul-18						Manufa	cturing &	delivery	to site
Water Works									•				
K-PA-MP-1050 M	Ianufacturing & delivery to site	150	30-Jun-18	26-Nov-18									
Chilled Water Pipe	es - DCS												
K-PA-MP-1350 M	Ianufacturing & delivery to site	200	06-Feb-17 A	15-Jan-19					•				



r Runway	CEDD	土木工程拓展 ¹ Civil Engineering and Development Departm 九龍拓展處 Kowloon Development Office	
August		September	ber
38		39	40
12 19 2	26 02	09 16	23 30
			·····
sign for construction of su	bway A (Bay 1&5)	
8	5 (5	,	
sign for construction of D	CS - Stage 2		
-	-		
nt for Construction of subw	ay A (Bay 1&5)		
Eng	ineer's comments a	nd approval	
ung Yip Street phase 2			
mp Tip Suber phase 2			
			·····
			·
			,
	3 Months Rolling	Programme	

Date		3 Months Rolling Programme			
Dale	Revision	Checked	Approved		
30-Jun-18	Jul 18 - Sep 18				

Hyder M		KL/2014/03 Kai Tak Developmer	nt - Sta	ge 3 Infra	structure	Works for Developments	s at the Southern Part of the Former Runway	土木工程拓展署 Civil Engineering and Development Department 九龍拓展處
Activity ID	Activity Name		Rem	Start	Finish	June	July August	Kowloon Development Office
			Dur			36 7 03 10 17 24	37 38 01 08 15 22 29 05 12 19 26	39 02 09 16 23 30
Prelimiaries	1	· · · · · · · · · · · · · · · · · · ·						
K-DR-PRE-1800	Submission of time-	lapsed photographs and video	467	20-Feb-16 A	09-Oct-19			
Barge Loading I	Facilities							
K-DR-PRE-1480	Operation of tempor	ary barging point	85	21-Jun-17 A	10-Oct-18			
Instrumentation	and Monitoring						-	
Tilt Monitoring	Ŭ						-	
K-IM-TMT-1000	Tilt Monitoring near	PWCL	131	25-Apr-16 A	07-Nov-18		- <u>-</u>	
Section 1 of the V	Works-Remain de	r of the Works					-	
	Drainage Works							
Road D4-4 (Che								
CH240 - CH400 N								
		tion of Manhole (M206 to M213)						
		tromagnetic Flowmeter, Pressure Reducing Valve and In-line	0	17-Apr-18 A	21_Jun_18 A	Construct	on of Electromagnetic Flowmeter, Pressure Reducing Valve and In-line Strainer Con	bined Chamber (V.O)
Road Works	Strainer Combined (Chamber (V.O)	0	17-Api-10 A	21-541-1074			
K-01-RWS-9440	Construction of Roa	d Base and Road Pavement	7	14-Mar-18 A	09-Jul-18		Construction of Road Base and Road Pavement	
CH240 - CH400 S	Southbound							
Sewerage Works								
K-01-RWS-9387	Excavation of Sewer	rage Pipe and Manhole (3E1-1)	6	13-Jul-18	19-Jul-18		Excavation of Sewerage Pipe and Manhole (3E1-1)	
K-01-RWS-9460	Laying Sewerage Pi	pe and Manhole (3E1-1)	22	20-Jul-18	14-Aug-18		Laying Sewerage P	pe and Manhole (3E1-1)
K-01-RWS-9470	Backfilling Sewerag	ge Pipe and Manhole (3E1-1)	12	15-Aug-18	28-Aug-18			Backfilling Sewerage Pipe and Manhole (3E1-
Laying of Drainag	e Pipe and Construc	tion of Manhole (M214, M301 to M306)						
K-01-RWS-9485	Excavation of Drain	age Pipe and Manhole (M214, M301 to M306)	6	29-Aug-18	04-Sep-18			Excavation of Drainage Pipe and Mar
K-01-RWS-9490	Laying Drainage Pip	be and Construction Manhole (M214, M301 to M306)	22	05-Sep-18	02-Oct-18			
Temporary Traffic	c Arrangement							
K-01-RWS-9445	Temporary Road Co	nstruction for TTA stage 3 - phase 2	7 2	26-May-18 A	12-Jul-18		Temporary Road Construction for TTA stage 3 - phase 2	
K-01-RWS-9450	Implementation of T	TA stage 3 - phase 2	0	13-Jul-18			◆ Implementation of TTA stage 3 - phase 2	
Section 1A of the	e Works -Constru	ction of Supporting Underground Structure (Alter	rnative I	Design)				
SUS and Ventila	ntion Adits from (CH6+150 to CH6+220 in Zone 1						
Construction of	Tunnel Box Struct	ture						
SUS Bay 1 (Ch61:	50-Ch6167.5)							
K-1A-SV1-8420	Breaking and Remo	val of D-wall to +2.5mPD	10 2	22-May-18 A	12-Jul-18		Breaking and Removal of D-wall to +2.5mPD	
						L	[:	



Project ID :31 3MRP Jul - Sep 18 Layout : KL201403 3MRP Page 2 of 7

3 Months Rolling Programme									
Revision	Checked	Approved							
Jul 18 - Sep 18									
	Revision	Revision Checked							

Hyder MEINHARDT

KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former

Hyder - Mein	Activity Name	Rem	Start	Finish	June	July
		Dur			36 7 03 10 17 24	<u> </u>
SUS Bay 2 (Ch61	67.5-Ch6185)					
K-1A-SV1-9020	Breaking and Removal of D-wall to +2.5mPD	10	04-May-18 A	12-Jul-18		Breaking and Removal of D-wall to +2
Backfilling Works	s					
K-1A-SV1-6900	Backfilling (bay 1 to bay 2) (to +3.7m)	6	23-Apr-18 A	24-Jul-18		Backfilling (bay 1 to b
SUS and Ventila	ation Adits from CH6+220 to CH6+291 in Zone 2					
W/B Constructi	on of D-Wall in TTA Stage 2					
K-1A-SV2-4800	Trimming D-wall at Cut-off Level	30	29-Aug-18	04-Oct-18		
K-1A-SV2-4810	Open through D-walls for DCS mains	30	29-Aug-18	04-Oct-18		
Excavation and	ELS Construction					
K-1A-SV2-9050	Lateral Support for S6A (CH6+220 to CH6+260)	0	21-May-18 A	31-May-18 A	Lateral Support for S6A (CH6+220 to	¢H6+260)
K-1A-SV2-9060	Excavation to formation Level (CH6+220 to CH6+260)	0	31-May-18 A	05-Jun-18 A	Excavation to formation Level	CH6+220 to CH6+260)
K-1A-SV2-9730	Excavation and Lateral Support to formation -19.1mPD for VA2 construction (CH6+220 to CH6+260)	8	06-Jun-18 A	10-Jul-18		Excavation and Lateral Support to formati
Construction of	SUS Structure at Zone 2			1		
VA2						
001	Base Slab _VA2_Bay 1	4	10-Jul-18	14-Jul-18		Base Slab _VA2_Bay 1
002	Base Slab _VA2_Bay 2	6	14-Jul-18	20-Jul-18		Base Slab _VA2_Bay 2
003	Dismantling Struts _Bay 1	1	17-Jul-18	18-Jul-18		Dismantling Struts _Bay 1
004	Dismantling Struts _Bay 2	1	23-Jul-18	24-Jul-18		Dismantling Struts _Ba
005	Wall Stem _Bay 1	4	18-Jul-18	22-Jul-18		Wall Stem _Bay 1
006	Wall Stem _Bay 2	4	24-Jul-18	28-Jul-18		Wall Stem_Bay
007	Re-prop_Bay 1	3	24-Jul-18	27-Jul-18		Re-prop_Bay 1
008	Re-prop_Bay 2	3	30-Jul-18	02-Aug-18		Re-prop_1
009	Dismantling Struts _SV1Bay 1	1	27-Jul-18	28-Jul-18		 Dismantling Strut
010	Dismantling Struts _SV1Bay 2	1	02-Aug-18	03-Aug-18		■ Dismantl
011	Wall Stem _Bay 1	5	28-Jul-18	02-Aug-18		Wall Stem
012	Wall Stem _Bay 2	5	03-Aug-18	08-Aug-18		
013	Erect Scaffolding_Base Slab 1A & B	4	08-Aug-18	12-Aug-18		-
014	Soffit formworks_Base Slab 1A & B	1	12-Aug-18	13-Aug-18		
Bay 1						
018	Base Slab _Bay 1A	7	30-Jun-18	06-Jul-18		Base Slab Bay 1A
019	Base Slab _Bay 1B	7	13-Aug-18	20-Aug-18		
				-		



3 MRP Jul 2018 - Sep 2018

Page 3 of 7

Project ID :31 3MRP Jul - Sep 18 Layout : KL201403 3MRP Page 3 of 7

r Runway	CEDD	土木工程拓展署 Civil Engineering and Development Departme 九龍拓展處 Kowloon Development Office	22
August 38		September 39	ber 40
	26 02		23 30
2.5mPD			
bay 2) (to +3.7m)			
tion -19.1mPD for VA2 c	onstruction (CH6+	220 to CH6+260)	
Bay 2			
y 2			
_Bay 2			
uts _SV1_Bay 1			
ntling Struts _SV1Bay 2			
m_Bay I			
Wall Stem Bay 2			
Erect Scaffolding_Ba	ase Slab 1A & B		
■ Soffit formworks_E			
Soffit formworks_E			
Base Slab	_Bay 1B		
			<u> </u>
	3 Months Rolling	Programme	

	3 Months Rolling Programme									
	Date	Revision	Checked	Approved						
ſ	30-Jun-18	Jul 18 - Sep 18								
ſ										

Hyder	MEIN-4RDT KL/2014/0	3 Kai Tak Development - S	tage 3 Infi	rastructure	e Works for Developments	at the Southern Part of the Former
Hyde tivity ID	er - Meinhardt JV Activity Name	Rem Dur	Start	Finish	June 36	July 37
020	Dismantling of Struts_Bay 1	7	24-Aug-18	31-Aug-18	7 03 10 17 24	01 08 15 22 29 05
021	Wall _Bay 1A & B	14		22-Jul-18		Wall Bay 1A & B
022	Top Slab_1A&B	13		15-Sep-18		
		15	02-3cp-18	15-500-18		
Bay 2			00 X 10 A	22 J 10 A	Base Sla	- Dov: 7
024	Base Slab _Bay 2		08-Jun-18 A	22-Jun-18 A		
025	Dismantling of Struts_Bay 2	3	30-Jun-18	02-Jul-18		Dismantling of Struts_Bay 2
026	Wall _Bay 2	12	05-Jul-18	16-Jul-18		Wall _Bay 2
027	Top Slab _2	15	31-Jul-18	14-Aug-18		
Bay 3		,		-		
030	Dismantling of Struts_Bay 3	0	01-Jun-18 A	02-Jun-18 A	Dismantling of Struts_Bay 3	
031	Wall _Bay 3	8	05-Jun-18 A	07-Jul-18		Wall _Bay 3
032	Top Slab _3	14	17-Jul-18	30-Jul-18		Top Slab _3
Backfilling	Works					
K-1A-SV2-	Backfilling (bay 3) (to +3.7mPD)	40	06-Aug-18	20-Sep-18		
K-1A-SV2-	9850 Backfilling (bay 1 to bay 2) (to +3.6mPD)	30	17-Sep-18	24-Oct-18		
SUS Struct	rure from CH6+291 to 6+467 in Zone 3					
	on of SUS Structure at Zone 3					
	uction Works at Zone 3					
Bay 4						
036	Wall _Bay 4	0	18-May-18 A	28-Jun-18 A		Wall _Bay 4
037						Top Slab 4
	Top Slab _4	17	30-Jun-18	16-Jul-18		
System For						
041	Wall_bay 5		18-May-18 A		Wall_bay 5	Top slab_SF_Bay 1
042	Top slab_SF_Bay 1	13	20-Jun-18 A	12-Jul-18		
045	Wall_bay 6	0	14-May-18 A	09-Jun-18 A	Wall_bay 6	
046	Top slab_SF_Bay 2	16	13-Jul-18	28-Jul-18		Top slab_SF_Bay
048	Dismantling of Struts _Bay 7	0	11-Jun-18 A	19-Jun-18 A	Dismantling (of Struts _Bay 7
049	Wall_Bay 7	4	19-Jun-18 A	03-Jul-18		Wall_Bay 7
050	Top slab_SF_Bay 3	13	29-Jul-18	10-Aug-18		
051	Base Slab_Bay 8	0	22-May-18 A	10-Jun-18 A	Base Slab_Bay 8	
052	Dismantling of Struts _Bay 8 _Crane No. 3	0	19-Jun-18 A	26-Jun-18 A	Dis	nantling of Struts Bay 8 Crane No. 3



Critical Activity

Non-Critical Activity Remaining Level of Effort Actual Work

♦ ♦ Milestone

3 MRP Jul 2018 - Sep 2018 Page 4 of 7

Project ID :31 3MRP Jul - Sep 18 Layout : KL201403 3MRP Page 4 of 7

r Runway	土木工程拓展署 Civil Engineering and Development Department 九龍拓展處 Kowtoon Development Office September Der
A	Kowloon Development Office
August	September ber
38 12 19 2	39 40
12 19 2	02 09 16 23 30 Dismantling of Struts_Bay 1
	Disinanting of Struts_Day 1
	Top Slab _1A&B
Top Slab _2	
	Backfilling (ba
ay 2	
Top slab_SF_Bay 3	
,	
	·····
	•
	3 Monthe Polling Programme
1	3 Months Rolling Programme

3 Months Rolling Programme										
Date	Revision	Checked	Approved							
30-Jun-18	Jul 18 - Sep 18									

Hyder	KL/2014/03 Kai Tak Developm	ent - Si	tage 3 Infra	astructure	Works for Developments	s at the Southern Part of the Former Runway		
y ID	Activity Name		Rem Dur	Start	Finish	June 36	July August Kowloon Development Office 37 38 39	
052.1	Wall_Bay 8			27-Jun-18 A	20-Jul-18	7 03 10 17 24	01 08 15 22 29 05 12 19 26 02 09 16 2 Wall Bay 8	
							Top slab SF Bay 4	
054	Top slab_SF_Bay 4			13-Aug-18	25-Aug-18	B011 B0		
055	Base Slab_Bay 9		0	22-May-18 A	14-Jun-18 A	Base Slab_Bay 9		
056	Dismantling of Struts	s _Bay 9	4	27-Jun-18 A	03-Jul-18		Dismantling of Struts _Bay 9	
056.1	Wall_Bay 9		8	26-Jul-18	02-Aug-18		Wall_Bay 9	
058	Top slab_SF_Bay 5		13	26-Aug-18	07-Sep-18		Top slab_SF_Bay 5	
059	Base Slab_Bay 10		0	23-May-18 A	01-Jun-18 A	Base Slab_Bay 10		
060	Dismantling of Struts	s Bay 10	0	12-Jun-18 A	15-Jun-18 A	Dismantling of Stru	ts_Bay 10	
061	Wall Bay 10		8	07-Aug-18	14-Aug-18		Wall Bay 10	
062	Top slab_SF_Bay 6		12	08-Sep-18	20-Sep-18		Top sl	
			15	08-3ep-18	20-Sep-18			
Backfilling Works								
K-1A-SV3-9020	Backfilling (CH6+29	91 to CH6+347 +0.65mPD)	50	11-Aug-18	10-Oct-18			
K-1A-SV3-9030	Backfilling (CH6+34	47 to CH6+387 +0.65mPD)	68	27-Aug-18	16-Nov-18			
K-1A-SV3-9040	Backfilling (CH6+3	87 to CH6+467 +0.65mPD)	80	21-Sep-18	28-Dec-18			
US Structure fi	rom CH6+467 to	6+568 in Zone 4			1			
Excavation and 1	ELS Construction							
K-1A-SV4-5800	Excavation and Late	ral Support (S5) to -18.20mPD	0	05-Mar-18 A	08-Jun-18 A	Excavation and Lateral Supp	ort (S5) to -18.20mPD	
K-1A-SV4-5850	Excavation and Later	ral Support (S6) to -21.20mPD	2	29-Mar-18 A	03-Jul-18		Excavation and Lateral Support (S6) to -21.20mPD	
K-1A-SV4-5900	Excavation and Late	ral Support (S7) to -25.20mPD	18	07-May-18 A	21-Jul-18		Excavation and Lateral Support (S7) to -25.20mPD	
K-1A-SV4-5950	Excavation to Forma	tion -27.0mPD	8	19-May-18 A	27-Jul-18		Excavation to Formation -27.0mPD	
Construction of	SUS Structure at 2	Zone 4						
System Works	ses structure at							
	D (11 D 11		-	20 1 10 4	06 1 1 10		Base Slab_Bay 11	
	Base Slab_Bay 11		1	30-Jun-18 A	06-Jul-18			
064	Dismantling of Struts	s _Bay 11	10	10-Jul-18	19-Jul-18		Dismantling of Struts _Bay 11	
065	Wall_Bay 11		8	15-Aug-18	22-Aug-18		Wall_Bay 11	
066	Top slab_SF_Bay 7		13	21-Sep-18	03-Oct-18			
067	Base Slab_Bay 12		9	23-Jul-18	31-Jul-18		Base Slab_Bay 12	
068	Dismantling of Struts	s _Bay 12	11	05-Aug-18	15-Aug-18		Dismantling of Struts _Bay 12	
069	Wall_Bay 12		8	23-Aug-18	30-Aug-18		Wall_Bay 12	
071	Base Slab_Bay 13		8		11-Aug-18		Base Slab_Bay 13	
	Dismantling of Struts	s Bay 13	7	16-Aug-18	22-Aug-18		Dismantling of Struts Bay 13	
V12	2 isingitung of Struck	IS		10 /1ug-10	22-11ug-10			
			1					
-	43						Project ID :31 3MRP Jul - Sep 18 3 Months Rolling Programme Layout : KL201403 3MRP Date Revision Checked Appre	
	稿工程有限責任 AD AND BRIDGE CORP							



ity ID	Activity Name		Rem	Start	Finish	June		July	
			Dur			36 7 03 10 7	17 24	37 01 08 15 22 29	05
073	Wall_Bay 13		8	21-Sep-18	28-Sep-18	· · ·	ł		
074	Base Slab_bay 14		8	22-Aug-18	29-Aug-18				
075	Dismantling of Struts _Bay	4	7	02-Sep-18	08-Sep-18				
076	Wall_Bay 14		8	29-Sep-18	06-Oct-18				
Section 3 of the	Works- Construction of	District Cooling System (Subject to Excisi	ion)						
Construction of	f District Cooling System	1							
Construction of	f DCS Works at Zone 2								
K-03-DCS-2000	Installation of sheetpile		25	17-Sep-18	18-Oct-18				
K-03-DCS-2500	Construction Working Shaft	(Jacking Pit) from CHR5-077.43 to CHR5-103	12	21-Sep-18	06-Oct-18				
K-03-DCS-2510	Construction Working Shaft	(Receiving Pit) from CHR5-077.43 to CHR5-103	12	29-Sep-18	13-Oct-18				
Section 4A of t	e Works-Construction o	f Subway A (Subject to Excision)							
Bay 1									
K-4A-BAY-1100	Installation of Sheetpile for	Bay 1	21	04-Sep-18	28-Sep-18				
K-4A-BAY-1150	Excavation and Lateral Supp	ort works for Bay 1	28	29-Sep-18	02-Nov-18				
Bay 5									
K-4A-BAY-1500	Installation of sheetpile for I	Bay 5	21	29-Sep-18	25-Oct-18				
Section 4B of t	e Works- Construction	of Subway B (Subject to Excision)							
Bay 1 & 2									
K-4B-BAY-3100	Handover of Portion B		0		30-Jun-18*			Handover of Portion B	
Bay 3 & 4									
K-4B-BAY-6000	Installation of Sheetpile for	Bay 3	0	25-Apr-18 A	07-Jun-18 A	Installation of S	Sheetpile for I	ay 3	
K-4B-BAY-6010	Excavation and Lateral Supp	ort works for Bay 3	5	11-Jun-18 A	06-Jul-18			Excavation and Lateral Support works	or Bay
K-4B-BAY-6020	Casting Blinding Layer for E	ay 3	5	07-Jul-18	12-Jul-18			Casting Blinding Layer for Bay	3
K-4B-BAY-6040	Construction of Wall and Top	9 Slab at Bay 3	30	13-Jul-18	16-Aug-18				
K-4B-BAY-6050	Backfilling Works (Bay 3)		12	17-Aug-18	30-Aug-18				
K-4B-BAY-6055	Diversion of temporary road	on Bay 3	3	31-Aug-18	03-Sep-18				
K-4B-BAY-6060	Installation of Sheetpipe for	Bay 4	15	04-Sep-18	20-Sep-18				
K-4B-BAY-6070	Excavation and Lateral Supp	ort works for Bay 4	21	21-Sep-18	18-Oct-18				
Section 5 of the	Works-Completion of A	All Landscape Softworks							
K-05-LCS-1000	Procurement of plant specie	3	90	30-Jun-18	27-Sep-18				



♦ ♦ Milestone Critical Activity Non-Critical Activity Remaining Level of Effort Actual Work

3 MRP Jul 2018 - Sep 2018 Page 6 of 7

Project ID :31 3MRP Jul - Sep 18 Layout : KL201403 3MRP Page 6 of 7

r Runway		土木工程拓展署 Civil Engineering and Development Department 九龍拓展處 Kowloon Development Office September (Store								
August 38		_		Sep	tember 39		ber 40			
12 19	2	26 0)2	09	16	3 23				
- 1	-						📕 Wall			
		Base S	lab_b	ay 14						
		<u>.</u>	<u></u> .							
				Dismai	ntling o	f Struts _]	Bay 14			
							<u></u>			
					•••••					
					•••••					
							📕 Insta			
							<u></u>			
					•••••					
					•••••					
y 3										
Construc	ction of	Wall and	Ton S	lah at P	av 3					
Constitu	- 1011 01									
		Backt	filling	Works (Bay 3)				
			Divers	sion of t	empora	ry road o	n Bay 3			
					-					
						 Installa 	tion of S			
						<u></u>	<u> </u>			
							i			
							Procu			
							- riocu			
							· · ·			
		3 Months	Rollir	ng Progi	ramme					
Date		Revision	1	Chec		Appro	oved			
30-Jun-18	Jul	18 - Sep	18							

	Hyder - Meinhardt JV KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway									土木工程拓展署 Civil Engineering and Development Department 九龍拓展處 Kowloon Development Office
7	Activity ID	Activity Name		Rem	Start	Finish	June	July	August	September ber
				Dur			7 03 10 17 24	01 08 15 22	29 05 12 19 26	02 09 16 23 30
Ī	K-07-001-1000	Section 7 of the Works-I	Preservation and Protection of Existing Trees	420	04-Jan-16 A	23-Aug-19				



♦ ♦ Milestone Critical Activity Non-Critical Activity Actual Work

Remaining Level of Effort

3 MRP Jul 2018 - Sep 2018 Page 7 of 7

Project ID :31 3MRP Jul - Sep 18 Layout : KL201403 3MRP Page 7 of 7

Date	3 Months Rolling Programme Revision Checked Approved								
30-Jun-18	Jul 18 - Sep 18								

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com




Appendix B

Project Organization Chart

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com





Legend:
Line of Reporting
Line of Communication

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix C

Action and Limit Levels for Air Quality and Noise

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Action and Limit Levels for 24-hr TSP and 1-hr TSP

Parameter	Monitoring Station	Action Level (μg/m³)	Limit Level (µg/ m³)
	KTD1a	177	
24-hr TSP	KTD2a	157	260
(µg/m³)	KER1b	172	
*1 br TOD	KTD1a	285	
*1-hr TSP (µg/m³)	KTD2a	279	500
(µg/m²)	KER1b	295	

Note:

1-hr TSP monitoring should be required in case of complaints.

Action and Limit Levels for Construction Noise, Leq (30min), dB(A)

Time Period	Location	Action	Limit
0700-1900 hrs on normal weekdays	KTD1a KTD2a KER1b	When one documented complaint is received	75 dB(A)

Tel


Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Appendix D

Calibration Certificates of Monitoring Equipment



sch Environmental, Inc. 45 South Miami Avenue Ilage of Cleves, OH 45002

www.tisch-env.com TOLL FREE: (877)263-7610 FAX: (513)467-9009

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



		Ionitoring Wo	rks For Cor	ntract No. K	LN/2	2015/07		Date of	Calibration:	3-Jul-18
Location : KI								Next Calib	ration Date:	2-Oct-18
Brand:		Tisch							Technician:	Toby War
Model:		ΓE-5170		S/N:	34	82				
				CON	DITI	ONS				
	Se	a Level Press	sure (hPa):	1002.5			ected Pressu	re (mm Ha):	752	
			ature (°C):	30				perature (K):	303	
									000	
		1.1		CALIBRAT	ION	ORIFICE				
		Make:		Tisch			Qstd Slope:		2.07013	
		Model:		TE-5025A		Q	std Intercept:		-0.01892	
		ation Date:		20-Nov-17			Expiry Date:		20-Nov-18	
	5	S/N:		2456						
	100 (1)		1100	CALIB	RAT	IONS				_
Plate No.	H2O (L)	H2O (R)	H2O	Qstd (m ³ /min)		1	IC		LINEAR	
18	(in) 4.10	(in) -8.40	(in) 12.500		+-	(chart) 56.00	(corrected)		REGRESSIO	N
13	2.80	-7.00	9.800	1.694		(2) (2) (2) (2) (2)	55.24	Slope =	36.4591	
10	1.20	-6.20	7.400	1.501 1.305		49.00	48.34	Intercept =	-5.8642	
7	0.50	-4.60	5.100	1.305		44.00 35.00	43.41	Corr. coeff.:	0.9945	
5	-0.10	-3.60	3.500	0.901		26.00	34.53			
Calculations	the second se	-0.00	0.000	0.901	-	20.00	25.65			
		Pstd)(Tstd/Ta	u))-b1				FLOV	V RATE CHA	RT	
	a/Pstd)(Tstd/					60.00	1201			
	ard flow rate					00.00				
IC = correcte	d chart respo	onse				50.00 -			1	
= actual cha	art response			1		50.00			R	
m = calibrate	or Qstd slope				(IC)	40.00			Y	
o = calibrato	r Qstd interce	ept			Ise					
Ta = actual te	emperature d	luring calibrat	ion (deg K)		Response (IC)	30.00				
Pa = actual p	oressure durir	ng calibration	(mm Hg)		_			6		
Tstd = 298 de	eg K				hart	20.00				
^o std = 760 m	nm Hg				alC					
For subsequ	ent calculat	ion of sampl	er flow:		Actual Chart	10.00				
I/m((I)[Sqrt(2	298/Tav)(Pav	/760)]-b)			A		1.11			
n = sample	r slope					0.00				_
o = sampler	intercept					0.0	00 0.500	1.000	1.500 2.	000
= chart res	•									
Lov - daily a	verage tempe	erature					Standar	d Flow Rate (m	2000)	

CHOI KAM HO Project Consultant Report Date: 3rd July, 2018

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 : (852)-24508032 : mcl@fugro.com.hk Fax Email



Project : Env	ironmantal N	Ionitoring Wo	rks For Cor	ntract No.	KLN/2	015/07		Date of	Calibration:	3-Jul-18
Location : K1	D1a							Next Calib	ration Date:	2-Oct-18
Brand:		Fisch							Technician:	Toby War
Model:	1	ΓE-5170		S/N:	403	37				
				CON	DITIO	ONS				
	Se	a Level Press	sure (hPa):	1002			ected Pressu	re (mm Ha):	752	
		Tempe	rature (°C):	3	0			perature (K):	303	
				CALIBRA	TION	ORIFICE				
		Make:		Tisch			Qstd Slope:		2.07013	
		Model:		TE-5025A		Q	std Intercept:		-0.01892	
	Calibr	ation Date:		20-Nov-17	7		Expiry Date:		20-Nov-18	
	5	S/N:		2456						
				CALIE	BRAT	IONS				
Plate No.	H2O (L)	H2O (R)	H2O	Qstd		I	IC		LINEAR	
- 10	(in)	(in)	(in)	(m ³ /min	_	(chart)	(corrected)		REGRESSIC	N
18	3.80	-7.90	11.700	1.63		59.00	58.20	Slope =	32.5139	
13	2.60	-6.80	9.400	1.470		55.00	54.26	Intercept =	5.6937	
10	1.50	-5.60	7.100	1.279		48.00	47.35	Corr. coeff.:	0.9962	
7	0.20	-4.20	4.400	1.009		40.00	39.46			
5	-0.30	-3.70	3.400	0.888	8	34.00	33.54	1		
Calculations			N 1 7				EL OW	RATE CHAR	т	
		Pstd)(Tstd/Ta	i))-b]			70.00	I LOW	RATE CHAR		
	a/Pstd)(Tstd/ ard flow rate	[a)]				70.00				
	d chart respo			1.0		60.00 +				
= actual cha		nse						1		
	or Qstd slope				(ic)	50.00 -				
	r Qstd interce				nse	40.00		/		
		uring calibrat	ion (deg K)		Response (IC)			6		
		ng calibration	(mm Hg)		セ	30.00 -				
Fstd = 298 de Pstd = 760 m	0				Actual Cha	20.00 -				
	•	ion of samp	er flow		Actu	10.00 -				
	98/Tav)(Pav				4					
n = sample						0.00 +-				
= sampler						0.00	00 0.500	1.000 1.5	2.000	
= chart res							Standard	Flow Rate (m ³ /m	nin)	
	/erage tempe	erature		l						
		ure								

CHOI KAM HO **Project Consultant**

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



		onitoring Wor	ks For Con	tract No. KL	_N/20	015/07			Calibration:	
Location : K1		5 1							ration Date:	
Brand:		Fisch				10h			Technician:	Toby War
Model:		FE-5170		S/N:	383	38				
				CONE	DITIC	ONS	A			
	Se	a Level Press		1002.5	5	Corre	ected Pressu	re (mm Hg):	752	
		Temper	ature (°C):	30			Temp	perature (K):	303	
_				CALIBRAT	ION	ORIFICE				
		Make:		Tisch			Qstd Slope:		2.07013	
		Model:		TE-5025A		Qs	std Intercept:		-0.01892	
	Calibra	ation Date:		20-Nov-17			Expiry Date:		20-Nov-18	
	S	S/N:		2456						
				CALIBI	RAT	IONS				
Plate No.	H2O (L)	H2O (R)	H2O	Qstd		T	IC		LINEAR	
	(in)	(in)	(in)	(m ³ /min)		(chart)	(corrected)	F	REGRESSIC	N
18	4.00	-8.20	12.200	1.674		55.00	54.26	Slope =	33.5918	
13	2.70	-6.90	9.600	1.486		46.00	45.38	Intercept =	-2.9631	
10	1.10	-5.90	7.000	1.270		41.00	40.45	Corr. coeff.:	0.9956	
7	0.10	-4.40	4.500	1.020		31.00	30.58			
5	-0.60	-3.40	2.800	0.807		25.00	24.66			
Calculations				[
		Pstd)(Tstd/Ta))-b]				FLOV	V RATE CHA	RT	
	a/Pstd)(Tstd/1	a)]				60.00]				
Qstd = stand									9	
	d chart respo	nse				50.00 -			/	_
I = actual cha					$\widehat{\mathbf{O}}$	3.0.00			P	
	or Qstd slope r Qstd interce	ant			e (I	40.00 -		1		-
		pi uring calibrati	on (don K)		esponse (IC)					
		ig calibration (30.00 -		1		-
Tstd = 298 de		g calibration (,mm rig)		Actual Chart R	20.00		4		
Pstd = 760 m	-				Chi	20.00 -				
		ion of sample	er flow:		tual	10.00 -				
	98/Tav)(Pav/		or now.		Ac	10.00				
n = sample						0.00 -				
= sampler						0.00	0 0 500	1 000	1.500 0	
= chart res						0.00		1.000		.000
	/erage tempe	rature					Standar	d Flow Rate (m ³	9/min)	

<

CHOI KAM HO Project Consultant Report Date: 3rd July, 2018

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Report no.: 172379CA185011A

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND LEVEL METER

Client Supplied Information

Client : MateriaLab Consultants Ltd.

Address : Room 723 & 725, 7/F., Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T.

Project : Calibration Services

Details of Unit Under Test, UUT

Description	: Sound Level Met	ter	
Manufacturer	: Casella		
	Meter	Microphone	Preamplifier
Model No.	: CEL-63X	CE-251	CEL-495
Serial No.	: 3148029	01910	003318
Next Calibration Date	: 12-Apr-2019		
Specification Limit	: EN 61672: 2003	Туре 1	
Laboratory Information			
Description : B	& K Acoustic Multifund	ction Calibrator 4226 (Tra	aditional free field setting
Equipment ID. : R-	·108-1		
Date of Calibration :	13-Apr-2018	Ambient Temperature :	22 °C
Calibration Location :	Calibration Laborato	ry of FTS	

Method Used : By direct comparison

Calibration Results :

Parame	ters	Mean Value (dB)	Specific	ation	Limit(dB)
	4000Hz	1.7	2.6	to	-0.6
	2000Hz	1.4	2.8	to	-0.4
	1000Hz	0.0	1.1	to	-1.1
A-weighing	500Hz	-3.4	-1.8	to	-4.6
frequency response	250Hz	-8.8	-7.2	to	-10.0
	125Hz	-16.2	-14.6	to	-17.6
	63Hz	-26.2	-24.7	to	-27.7
	31.5Hz	-39.1	-37.4	to	-41.4
Differential level	94dB-104dB	0.0		± 0.6	3
linearity	104dB-114dB	0.0		± 0.6	3

Remarks:

1. The equipment used in this calibration is traceable to recognized National Standards.

- 2. The mean value is the average of four measurements.
- 3. For calibration: Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighing is fast
- 4. The equipment does comply with EN 61672: 2003 Type 1 sound level meter for the above measurement.
- 5. This is to supersede the previous report no. 172379CA185011.

Checked by :	Date : <u>3 - 7 - 2018</u>	_ Certified by : _	CILeung Date :_	7-7-2018
CA-R-297 (22/07/2009)		Leung K	wok Tai (Assistant Manager)
	** E	nd of Report **		

This report shall not be reproduced except in full with prior written approval from the Company.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Page 1 of 1

Report no.: 172379CA180329

CALIBRATION CERTIFICATE OF SOUND LEVEL METER

Client Supplied Information

Client : MateriaLab Consultants Ltd.

Address : Room 723 & 725, 7/F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T. Project : Calibration Services

Details of Unit Under Test, UUT

Description	:	Sound Level Meter		
Manufacturer	:	Casella		
		Meter	Microphone	Preamplifier
Model No.		CL63X	CE-251	CEL-495
Serial No.	:	1057055	00995	002317
Next Calibration Date	:	12-Feb-2019		
Specification Limit	:	EN 61672: 2003 Type 1		

Laboratory Information

Description	:	B & K Acoustic Multifu	nction Calibrator 4226 (Tra	ditior	nal free field setting)
Equipment ID.	:	R-108-1			
Date of Calibrat	tion	: 13-Feb-2018	Ambient Temperature :	22	°C
Calibration Loca	atior	n: Calibration Laborat	ory of FTS		
Method Used	:	By direct comparison			

Calibration Results :

Parameters		Mean Value (dB)	Specific	Specification Limit		
	4000Hz	0.4	2.6	to	-0.6	
	2000Hz	1.0	2.8	to	-0.4	
	1000Hz	0.2	1.1	to	-1.1	
A-weighing frequency response	500Hz	-3.0	-1.8	to	-4.6	
	250Hz	-8.3	-7.2	to	-10.0	
	125Hz	-15.7	-14.6	to	-17.6	
	63Hz	-25.7	-24.7	to	-27.7	
	31.5Hz	-38.7	-37.4	to	-41.4	
Differential level linearity	94dB-104dB	0.1		± 0.6		
	104dB-114dB	0.0		± 0.6		

Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.

2. The mean value is the average of four measurements.

3. For calibration: Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighing is fast

4. The equipment does comply with EN 61672: 2003 Type 1 sound level meter for the above measurement.

5 m Date: 762.2018 Checked by : Date : 147 CA-R-297 (22/07/2009) Chan Chun Wai (Manager) ** End of Report **

This report shall not be reproduced except in full with prior written approval from the Company.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Report no.: 172379CA172109

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND LEVEL METER

Client Supplied Information

Client : MateriaLab Consultants Ltd.

Address : Room 723 & 725, 7/F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T. Project : Calibration Services

Details of Unit Under Test, UUT

Description	:	Sound Level Meter					
Manufacturer	:	Casella					
		Meter	Microphone	Preamplifier			
Model No.	:	CL63X	CE-251	CEL-495			
Serial No.	:	4637931	01993	003538			
Equipment ID	:	N-13	and a second				
Next Calibration Date	:	17-Sep-2018					
Specification Limit	:	EN 61672: 2003 Type 1					

Laboratory Information

Description	:	B & K Acoustic M	Iultifunction Calibrator 4226 (Traditional free field setting)
Equipment ID.			
Date of Calibrat	tion	: 18-Sep-2017	Ambient Temperature : 22 °C
Calibration Loca	atior	a: Calibration La	boratory of MateriaLab
Method Used	:	By direct compa	ison

Calibration Results :

Parameters		Mean Value (dB)	Specific	Specification Limit(dB)			
	4000Hz	1.4	2.6	to	-0.6		
	2000Hz	1.3	2.8	to	-0.4		
A-weighing	1000Hz	0.0	1.1	to	-1.1		
frequency	500Hz	-3.2	-1.8	to	-4.6		
	250Hz	-8.8	-7.2	to	-10.0		
response	125Hz	-16.3	-14.6	to	-17.6		
	63Hz	-26.3	-24.7	to	-27.7		
	31.5Hz	-39.3	-37.4	to	-41.4		
Differential level	94dB-104dB	0.0		± 0.6	i		
linearity	104dB-114dB	0.0		± 0.6			

Remarks :

- 1. The equipment used in this calibration is traceable to recognized National Standards.
- 2. The mean value is the average of four measurements.
- 3. For calibration: Reference range is 30-130dB, reference SPL is 94,104 & 114dB, frequency weighing is A,
- 4. The equipment does comply with EN 61672: 2003 Type 1 sound level meter for the above measurement.

	the second secon
Checked by :	Date : 19-9-2017 Certified by : Date : Date :
CA-R-297 (22/07/2009)	Chan Chun Wai (Manager)
	** End of Report **

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.

: +852 2450 8233 Tel Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Page 1 of 1

Report no.: 172379CA180671(1) CALIBRATION CERTIFICATE OF SOUND CALIBRATOR

Client Supplied Information

Client : MateriaLab Consultants Ltd.

Address : Room 723 & 725, 7/F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T.

Project : Calibration Services

Details of Unit Under Test, UUT

Description	:	Sound Calibrator
Manufacturer	:	Casella (Model no. CEL-120/1)
Serial No.	:	5230742
Next Calibration Date	:	10-Apr-2019
Specification Limit	:	EN 60942: 2003 Type 1

Laboratory Information

Description	;	Reference Sound Level	Meter		
Equipment ID.	:	R-119-1			
Date of Calibrat	tion	: 11-Apr-2018	Ambient Temperature :	21	°C
Calibration Location : Calibration Laboratory of FTS					
Method Used		By direct comparison			

Calibration Results :

Parameters (Setting of UUT)	Mean Value (error of measurement)	Specification Limit (dB)		
94dB	-0.4 dB	±0.4dB		
114dB	0.0 dB	±0.40B		

Remarks:

- 1. The equipment used in this calibration is traceable to recognized National Standards.
- 2. The mean value is the average of four measurements.
- 3. The equipment does comply with the specification limit.

Checked by :	J	Date : <u>16 (6 2018</u>	_ Certified by :	hom	_Date : 164.300
CA-R-297 (22/07/2009)	1		Chan	Chun Wai (Man	lager)
		**	End of Report **	*	

** End of Report **

This report shall not be reproduced except in full with prior written approval from the Company,

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Page 1 of 1

Report no.: 172379CA180517(1)

CALIBRATION CERTIFICATE OF SOUND CALIBRATOR

Client Supplied Information

Client : MateriaLab Consultants Ltd.

Project : Calibration Services

Details of Unit Under Test, UUT

Description	:	Sound Calibrator
Manufacturer	:	Casella (Model no. CEL-120/1)
Serial No.	:	5230758
Equipment ID	:	FY-SLC-01
Next Calibration Date	:	11-Mar-2019
Specification Limit	:	EN 60942: 2003 Type 1

Laboratory Information

Description	:	Reference Sound leve	el meter		
Equipment ID.	÷	R-119-1			
Date of Calibra	tion	: 12-Mar-2018	Ambient Temperature :	22	°C
Calibration Location : Calibration Laboratory of FTS					
Method Used	:	By direct comparison			

Calibration Results :

Parameters (Setting of UUT)	Mean Value (error of measurement)	Specification Limit(dB)	
94dB	-0.4 dB	±0.4dB	
114dB	-0.3 dB	10.40B	

Remarks :

- 1. The equipment used in this calibration is traceable to recognized National Standards.
- 2. The mean value is the average of four measurements.
- 3. The equipment does comply with the specification limit.

Checked by :	t	/ Date : <u>13-3-,248</u>	Certified by :	hran Date	:133.20cl.
CA-R-297 (22/07/2009)	Y		Chan Ch	nun Wai (Manager)	
	/	** E	nd of Report **		

This report shall not be reproduced except in full with prior written approval from the Company.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Report No. : 183057CA185180(1)

CALIBRATION CERTIFICATE OF ANEMOMETER

Client Supplied Information

Client : MateriaLab Consultants Ltd.

Project : Calibration Services

Details of Unit Under Test, UUT

Description	:	Anemometer
Manufacturer	:	Benetech
Model No.	:	GM816
Serial No.	:	13372555
Equipment ID.	:	N/A
Next Calibration Date	:	08-Jun-2019

Laboratory Information

Details of Reference Equipment -

Description :	Reference Anemometer			
Equipment ID.:	R-101-4			
Date of Calibration :	09-Jun-2018	Ambient Temperature	:	22 °C
Calibration Location :	Calibration Laboratory of	FTS		
Method Used : By dire	ect Comparison			

Calibration Results :

Reference Reading	UUT Reading	Error
(m/s)	(m/s)	(m/s)
1.96	2.2	0.2
4.04	4.1	0.1
6.05	6.2	0.2
8.02	7.9	-0.1
10.06	9.7	-0.4

Remark :

1. The equipment being used in this calibration is traceable to recognized National Standards.

Checked by : / Milliam	Date :	12-6-2018	Certified by :	his	Date :	13.6.20/8-
CA-R-297 (22/07/2009)			Chan	Chun Wai (Mar	nager)	

** End of Report **

This report shall not be reproduced except in full with prior written approval from the Company.

Page 1 of 1

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Appendix E

Environmental Monitoring Schedule

Room 723 & 725, 7/F, Block B,		
Profit Industrial Building,	Tel	: (852)-24508238
1-15 Kwai Fung Crescent, Kwai Fong,	Fax	: (852)-24508032
Hong Kong.	Email	: mcl@fugro.com



Project: <u>KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the</u> <u>Southern Part of the Former Runway</u>

Impact Monitoring Schedule (July 2018)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
1	2	3	4	5	6 TSP Monitoring Noise Monitoring	7
8	9	10	11	12 TSP Monitoring Noise Monitoring	13	14
15	16	17	18 TSP Monitoring Noise Monitoring	19	20	21
22	23	24 TSP Monitoring Noise Monitoring	25	26	27	28
29	30 TSP Monitoring Noise Monitoring	31				

Remarks

1. Monitoring Locations – KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1b: Site Boundary at Cheung Yip Street

2. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)

3. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

Tel	: (852)-24508238
Fax	: (852)-24508032
Email	: mcl@fugro.com
	Fax



Project: <u>KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the</u> <u>Southern Part of the Former Runway</u>

Impact Monitoring Schedule (August 2018)

Sun	Mon		Wed	Thur	Fri	Sat
			1	2	3	4 TSP Monitoring Noise Monitoring
5	6	7	8	9	10 TSP Monitoring Noise Monitoring	11
12	13	14	15	16 TSP Monitoring Noise Monitoring	17	18
19	20	21	22 TSP Monitoring Noise Monitoring	23	24	25
26	27	28 TSP Monitoring Noise Monitoring	29	30	31	

Remarks

- 1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition
- 2. Monitoring Location KTD2a was relocated to KTD2b on 9 August 2018. TSP Monitoring and Noise Monitoring will be conducted at KTD2b from 9 August 2018 onward.
- 3. Monitoring Locations KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KTD2b: G/IC Zone next to Kwun Tong Bypass (Next to the site of the New Acute Hospital), KER1b: Site Boundary at Cheung Yip Street
- 4. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)
- 5. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

Room 723 & 725, 7/F, Block B,		
Profit Industrial Building,	Tel	: (852)-24508238
1-15 Kwai Fung Crescent, Kwai Fong,	Fax	: (852)-24508032
Hong Kong.	Email	: mcl@fugro.com



Project: <u>KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the</u> <u>Southern Part of the Former Runway</u>

Impact Monitoring Schedule (September 2018)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
						1
2	3 TSP Monitoring Noise Monitoring	4	5	6	7	8 TSP Monitoring Noise Monitoring
9	10	11	12	13	14 TSP Monitoring Noise Monitoring	15
16	17	18	19	20 TSP Monitoring Noise Monitoring	21	22
23	24	25	26 TSP Monitoring Noise Monitoring	27	28	29
30						

Remarks

1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition

2. Monitoring Locations – KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2b: G/IC Zone next to Kwun Tong Bypass (Next to the site of the New Acute Hospital), KER1b: Site Boundary at Cheung Yip Street

3. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)

4. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

Tel	: (852)-24508238
Fax	: (852)-24508032
Email	: mcl@fugro.com
	Fax



Project: <u>KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the</u> <u>Southern Part of the Former Runway</u>

Impact Monitoring Schedule (October 2018)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
	1	2 TSP Monitoring Noise Monitoring	3	4	5	6
7	8 TSP Monitoring Noise Monitoring	9	10	11	12	13 TSP Monitoring Noise Monitoring
14	15	16	17	18	19 TSP Monitoring Noise Monitoring	20
21	22	23	24	25 TSP Monitoring Noise Monitoring	26	27
28	29	30	31 TSP Monitoring Noise Monitoring			

Remarks

1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition

2. Monitoring Locations – KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2b: G/IC Zone next to Kwun Tong Bypass (Next to the site of the New Acute Hospital), KER1b: Site Boundary at Cheung Yip Street

3. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)

4. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Appendix F

Air Quality Monitoring Data

24-hour TSP Monitoring Result for Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

Start Date Weather Air Temperature Condition (K)	Atmospheric Pressure, Pa	eight (g)	Particulate weight (g)	Sampling Time(hrs)	(m°/min)		Average flow (m ³ /min.)	Total volume (m ³⁾	Conc. (ug/m ³)	Action Level	Limit Level			
	Condition	(13)	(mmHg)	Initial	Final	weight (g)	11116(1113)	Initial	Final	(111 /11111.)	(11)	(ug/m)	(ug/m^3)	(ug/m^3)
6-Jul-18	Fine	303.1	752.0	2.7025	2.7442	0.0417	24	1.23	1.25	1.24	1783.5	23		
12-Jul-18	Fine	303.0	752.5	2.6940	2.7583	0.0643	24	1.29	1.31	1.30	1876.4	34		
18-Jul-18	Cloudy	300.7	753.0	2.6973	2.7330	0.0357	24	1.30	1.31	1.31	1880.6	19	177	260
24-Jul-18	Fine	302.8	752.8	2.6802	2.7670	0.0868	24	1.29	1.31	1.30	1876.9	46		
30-Jul-18	Fine	303.2	754.2	2.6650	2.7082	0.0432	24	1.29	1.31	1.30	1877.2	23		
											Min	19		
											Max	46		
											Average	29		


KTD1a - Centre of Excellence in Paediatrics (Children's Hospital)


KTD2a - G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)


Start Date	art Date Weather Air Temperat Condition (K)	Air Temperature	ture Atmospheric Pressure, Pa Filter Weight (g)		eight (g)	Particulate Sampli		Flow Rate (m ³ /min.)		Average flow (m ³ /min.)	Total volume (m ³⁾	Conc.	Action Level	Limit Level
	Contaition	(K)	(mmHg)	Initial	Final	weight (g)	Time(hrs)	Initial	Final	(m /mn.)	(m)	(ug/m ³)	(ug/m^3)	(ug/m^3)
6-Jul-18	Fine	303.1	752.0	2.7116	2.7807	0.0691	24	1.54	1.57	1.56	2240.0	31		
12-Jul-18	Fine	303.0	752.5	2.7075	2.7742	0.0667	24	1.33	1.35	1.34	1925.6	35		
18-Jul-18	Cloudy	300.7	753.0	2.6937	2.7382	0.0445	24	1.33	1.35	1.34	1930.4	23	157	260
24-Jul-18	Fine	302.8	752.8	2.6920	2.7707	0.0787	24	1.25	1.27	1.26	1821.2	43		
30-Jul-18	Fine	303.2	754.2	2.6724	2.7627	0.0903	24	1.55	1.57	1.56	2241.7	40		
											Min	23		
											Max	43		
											Average	34		
KER1b - Sit	e Boundary	y at Cheung Yip S	Street										•	

Start Date	Weather Condition	Air Temperature (K)	Atmospheric Pressure, Pa	Filter W	eight (g)	Particulate weight (g)	Sampling Time(hrs)		Rate min.)	Average flow (m ³ /min.)	Total volume (m ³⁾	Conc.	Action Level	Limit Level
	Condition	(K)	(mmHg)	Initial	Final	weight (g)	rime(ms)	Initial	Final	(m [*] /min.)	(m [*])	(ug/m³)	(ug/m^3)	(ug/m ³)
6-Jul-18	Fine	303.1	752.0	2.7253	2.7801	0.0548	24	1.02	1.04	1.03	1484.9	37		
12-Jul-18	Fine	303.0	752.5	2.6926	2.7355	0.0429	24	1.21	1.23	1.22	1750.6	25		
18-Jul-18	Cloudy	300.7	753.0	2.6937	2.7382	0.0445	24	1.33	1.35	1.34	1930.4	23	172	260
24-Jul-18	Fine	302.8	752.8	2.6754	2.7214	0.0460	24	1.21	1.23	1.22	1751.1	26		
30-Jul-18	Fine	303.2	754.2	2.6797	2.7758	0.0961	24	1.21	1.23	1.22	1751.4	55		
											Min	23		
											Max	55		
											Average	33]	

Note: Underline: Exceedance of Action Level Underline and Bold: Exceedance of Limit Level







Note:

1) The major activities being carried out on site during the reporting period can be referred to Section 1.3.2.

- 2) The weather conditions during the reporting period can be referred to Appendix K.
- 3) Any other factors which might affect the monitoing results can be referred to Section 2.6.4.

4) QA/QC results, calibration results and detection limits can be referred to Appendix D.

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Appendix G

Noise Monitoring Data

Noise Impact Monitoring Result for Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

Date	Start Time	Leq 30min dB(A)	L10 dB(A)	L90 dB(A)	Wind Speed (m/s)	Weather
6-Jul-18	9:55	67	68	66	0.0	Fine
12-Jul-18	10:22	72	74	68	0.0	Fine
18-Jul-18	9:53	72	75	65	0.8	Cloudy
24-Jul-18	10:29	65	67	63	0.2	Fine
30-Jul-18	15:39	66	67	64	0.0	Fine
	Max	72				
	Min	65				
	Limit Level	75				

KTD 1a: Centre of Excellence in Paediatrics (Children's Hospital)

KTD 2a: G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)

Date	Start Time	Leq 30min dB(A)	L10 dB(A)	L90 dB(A)	Wind Speed (m/s)	Weather
6-Jul-18	9:12	60	62	58	0.4	Fine
12-Jul-18	10:55	61	62	59	0.0	Fine
18-Jul-18	9:18	64	64	60	1.1	Cloudy
24-Jul-18	11:10	64	65	63	0.2	Fine
30-Jul-18	14:53	59	63	55	0.4	Fine
	Max	64				
	Min	59				
	Limit Level	75				

KER 1b: Site Boundary at Cheung Yip Street


		Leq 30min	L10	L90	Wind Speed	
Date	Start Time	dB(A)	dB(A)	dB(A)	(m/s)	Weather
6-Jul-18	10:35	66	67	63	0.2	Fine
12-Jul-18	9:13	65	67	62	1.0	Fine
18-Jul-18	10:36	67	70	63	1.3	Cloudy
24-Jul-18	9:45	64	67	61	0.3	Fine
30-Jul-18	16:21	63	64	61	0.2	Fine
	Max	67				
	Min	63				
	Limit Level	75				

Note:

KTD1a: Façade Measurement

KTD2a & KER1b: Free-field measurement (+3dB(A) correction has been applied)

No raining or wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation.



Note:

1) The major activities being carried out on site during the reporting period can be referred to Section 1.3.2.

2) The weather conditions during the reporting period can be referred to Appendix K.

Date

- 3) Any other factors which might affect the monitoing results can be referred to Section 3.7.2.
- 4) QA/QC results, calibration results and detection limits can be referred to Appendix D.

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Appendix H

Events and Action Plan

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



Event and Action Plan for Construction Dust Monitoring

Tel

Fax

EVENT	ACTION					
	ET	IEC	ER	Contractor		
Action Level	1	1				
Exceedance for one sample.	 Identify sources, investigate the causes of complaint and propose remedial measures. Inform IEC and ER. Repeat measurement to confirm finding;. Increase monitoring frequency 	 Check monitoring data submitted by the ET. Check the Contractor's working methods. 	1. Notify the Contractor.	 Rectify any unacceptable practices. Amend working methods agreed with the ER as appropriate. 		
Exceedance for two or more consecutive samples.	 Indentify sources. Inform the IEC and ER. Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings. Increase monitoring frequency to daily. Discuss with the IEC, ER and Contractor on remedial action required. If exceedance continues, arrange meeting with the IEC, Contractor and ER. If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by the ET. Check the Contractor's working methods. Discuss with the ET, ER and Contractor on possible remedial measures if required. Advise the ER on the effectiveness of proposed remedial measures if required. 	 Notify the Contractor. Ensure remedial measures properly implemented. 	 Submit proposals for remedial action to the ER within 3 working days of notification. Implement the agreed proposals. Amend proposal as appropriate 		
Exceedance for one sample.	 Identify sources, investigate causes of exceedance and proposed remedial measures. Inform the IEC, ER, and Contractor. Repeat measurement to confirm finding. 4. Increase monitoring frequency to daily. Assess effectiveness of the Contractor's remedial action and keep the IEC and ER informed of the results 	 Check monitoring data submitted by the ET. Check the Contractor's working methods. Discuss with the ET, ER and Contractor on possible remedial measures. Advise the ER and ET on the effectiveness of the proposed remedial measures. Supervise the implementation of remedial measures. 	 Confirm receipt of the notification of exceedance in writing. Notify the Contractor. Ensure remedial measures are properly implemented. 	 Take immediate action to avoid further exceedance. Submit proposals for remedial action to the ER and copy to the ET and IEC within 3 working days of notification. Implement the agreed proposals. Amend proposal as appropriate. 		
Exceedance for two or more consecutive samples	 Notify the IEC, ER and Contractor. Identify sources. Repeat measurements to confirm findings. Increase monitoring frequency to daily. Carry out analysis of the Contractor's working procedures with the ER to determine the possible mitigation to be implemented. Arrange meeting with the IEC and ER to 	 Discuss amongst the ER, ET and Contractor on the potential remedial action. Review the Contractor's remedial action whenever necessary to assure their effectiveness and advise the ER and ET accordingly. Supervise the implementation of remedial measures. 	 Confirm receipt of the notification of exceedance in writing. Notify the Contractor. In consultation with the IEC and ET, agree with the Contractor on the remedial measures to be implemented. Ensure remedial measures are properly implemented. If exceedance 	 Take immediate action to avoid further exceedance. Submit proposals for remedial action to the ER and copy to the IEC and ET within 3 working days of notification. Implement the agreed proposals. Resubmit proposals if problems still not under control. Stop the relevant portion of works as 		

Tel Fax

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



EVENT		ACT	ION	
EVENI	ET	IEC	ER	Contractor
	discuss the remedial action to be taken. 7. Assess the effectiveness of the Contractor's remedial action and keep the IEC, EPD and ER informed of the results. 8. If exceedance stops, cease additional monitoring		continues, consider what portion of works is responsible and instruct the Contractor to stop that portion of works until the exceedance is abated.	determined by the ER until the exceedance is abated.

Tel Fax

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



Event and Action Plan for Noise Impact

EVENT		ACT	ΓΙΟΝ	
EVENT	ET	IEC	ER	Contractor
Action Level	 Notify the IEC, ER and Contractor. Carry out investigation. Report the results of investigation to the IEC and Contractor. Discuss jointly with the ER and Contractor and formulate remedial measures. Increase the monitoring frequency to check the mitigation effectiveness 	 Review the monitoring data submitted by the ET. Review the construction methods and proposed redial measures by the Contractor, and advise the ET and ER if the proposed remedial measures would be sufficient 	 Notify the Contractor. Require the Contractor to propose remedial measures for implementation if required. 	 Submit noise mitigation proposals to the ER and copy to the IEC and ET. Implement noise mitigation proposals.
Limit Level	 Notify the IEC, ER and Contractor. Identify sources. Repeat measurements to confirm findings. Carry out analysis of the Contractor's working procedures with the ER and Contractor to determine possible mitigations to be implemented. Record the causes and action taken for the exceedances. Increase the monitoring frequency. Assess the effectiveness of the Contractor's remedial action with the ER and keep the IEC informed of the results. If exceedance stops, cease additional monitoring 	 Discuss amongst the ER, ET and Contractor on the potential remedial action. Review the Contractor's remedial action whenever necessary to assure their effectiveness and advise the ER accordingly. Supervise the implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing. Notify the Contractor. Require the Contractor to propose remedial measures for the analysed noise problems. Ensure remedial measures are properly implemented. If exceedance continues, consider what portion of work is responsible and instruct the Contractor to stop that portion of works until the exceedance is abated. 	 Take immediate action to avoid further exceedance. Submit proposals for remedial action to the ER and copy to the ET and IEC within 3 working days of notification. Implement the agreed proposals. Resubmit proposals if problems still not under control. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



Event and Action Plan for Landscape and Visual Impact

Tel

Fax

EVENT	ACTION							
EVENI	ET	IEC	ER	Contractor				
Non-conformity on one occasion	 Identify Source Inform the IEC and the ER Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial actions until rectification has been completed 	 Check report Check the Contractor's working method Discuss with the ET and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures. Check implementation of remedial measures. 	 Notify Contractor Ensure remedial measures are properly implemented 	 Amend working methods Rectify damage and undertake any necessary replacement 				
Repeated Non- conformity	 Identify Source Inform the IEC and the ER Increase monitoring frequency Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial actions until rectification has been completed If exceedance stops, cease additional monitoring 	 Check monitoring report Check the Contractor's working method Discuss with the ET and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures Supervise implementation of remedial measures. 	 Notify the Contractor Ensure remedial measures are properly implemented 	 Amend working methods Rectify damage and undertake any necessary replacement 				

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Appendix I

Waste Flow Table

Tel	: (852)-24508238
Fax	: (852)-24508032
Email	: mcl@fugro.com
	Fax



Waste Flow	/aste Flow Table for Year 2016													
		Actual Quant	tities of Inert C&I	D Materials Gene	erated Monthly		Actual	Quantities of Non-	-inert C&D Wast	es Generated N	lonthly			
Monthly Ending	Total Quantity Generated (Inert C&D)	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse			
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)			
2016 Jan	0.159	0.101	0.058	Nil	Nil	Nil	Nil	0.023	0.00002	0.0158	0.0335			
2016 Feb	0.291	0.050	0.241	Nil	Nil	Nil	1.34	0.023	0.00002	0.0158	0.0335			
2016 Mar	2.7389	0.0407	0.0662	Nil	2.632	Nil	5.92	0.023	0.00002	0.0158	0.0571			
2016 Apr	4.1718	0.0578	0.462	Nil	3.652	Nil	12.5	0.023	0.00002	0.0158	0.0426			
2016 May	3.592	Nil	0.299	Nil	3.293	Nil	5.23	0.023	0.00002	0.0158	0.0621			
2016 June	4.6035	Nil	0.8555	Nil	3.748	Nil	Nil	0.023	0.00002	0.0158	0.0619			
2016 July	6.155	0.153	0.015	Nil	5.987	Nil	7.84	0.023	0.00002	0.0158	0.0433			
2016 Aug	5.1155	Nil	Nil	Nil	5.1155	Nil	19.93	0.023	Nil	Nil	0.0147			
2016 Sept	7.2267	Nil	Nil	Nil	7.2267	Nil	33.65	0.023	Nil	Nil	0.0103			
2016 Oct	4.6448	Nil	Nil	Nil	4.6448	Nil	13.30	0.023	Nil	Nil	0.0385			
2016 Nov	6.1626	Nil	Nil	Nil	6.1626	Nil	27.06	0.023	Nil	Nil	0.0192			
2016 Dec	6.3522	Nil	Nil	Nil	6.3522	Nil	13.30	0.023	Nil	Nil	0.0121			
Total	51.213	0.4025	1.9967	Nil	48.8138	Nil	140.07	0.276	0.00014	0.1106	0.4288			

Note:

1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

Tel	: (852)-24508238
Fax	: (852)-24508032
Email	: mcl@fugro.com
	Fax



Waste Flow	Table for Ye	ar 2017									
		Actual Quant	ities of Inert C&I	D Materials Gene	erated Monthly		Actual	Quantities of Non-	inert C&D Wast	es Generated N	lonthly
Monthly Ending	Total Quantity Generated (Inert C&D)	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
2017 Jan	4.2300	Nil	Nil	Nil	4.2300	Nil	0.015	0.023	Nil	Nil	0.0109
2017 Feb	3.2128	Nil	Nil	Nil	3.2128	Nil	0.015	0.023	Nil	Nil	0.0096
2017 Mar	9.4759	Nil	Nil	Nil	9.4759	Nil	0.034	0.023	Nil	Nil	0.0162
2017 Apr	4.8827	Nil	Nil	Nil	4.8827	Nil	0.016	0.023	Nil	Nil	0.0062
2017 May	3.0366	Nil	Nil	Nil	3.0366	Nil	0.022	0.023	Nil	Nil	0.0282
2017 Jun	2.5656	Nil	Nil	Nil	2.5656	Nil	41.25	Nil	Nil	Nil	0.0357
2017 Jul	5.5267	Nil	0.7851	Nil	4.7416	Nil	4.01	0.4515	Nil	0.25	0.0364
2017 Aug	11.4734	Nil	0.0276	Nil	11.4458	Nil	7.4	Nil	Nil	Nil	0.0196
2017 Sep	23.9373	Nil	2.6167	Nil	21.3206	Nil	3.52	Nil	Nil	Nil	0.0333
2017 Oct	17.8261	Nil	0.4069	Nil	17.4192	Nil	Nil	Nil	Nil	Nil	0.0156
2017 Nov	5.8834	Nil	0.6664	Nil	5.217	Nil	Nil	Nil	Nil	Nil	0.023
2017 Dec	21.3554	Nil	0.4763	Nil	20.8791	Nil	29.13	Nil	Nil	Nil	0.022
Total	113.4059	Nil	4.9790	Nil	108.4269	Nil	85.412	0.5665	Nil	0.25	0.2567

Note:

1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

Tel	: (852)-24508238
Fax	: (852)-24508032
Email	: mcl@fugro.com
	Fax



Waste Flow	/ Table for Ye	ear 2018									
		Actual Quant	tities of Inert C&I	D Materials Gene	rated Monthly		Actual	Quantities of Non-i	inert C&D Wast	es Generated N	lonthly
Monthly Ending	Total Quantity Generated (Inert C&D)	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
2018 Jan	10.2340	Nil	Nil	Nil	10.2340	Nil	32.39	Nil	Nil	Nil	0.0161
2018 Feb	6.5256	Nil	Nil	Nil	6.5256	Nil	Nil	Nil	Nil	Nil	0.0235
2018 Mar	28.1995	Nil	Nil	Nil	28.1995	Nil	54.54	Nil	Nil	Nil	0.0190
2018 Apr	11.2165	Nil	Nil	Nil	11.2165	Nil	Nil	Nil	Nil	Nil	0.0270
2018 May	5.6011	Nil	Nil	Nil	5.6011	Nil	Nil	Nil	Nil	Nil	0.0140
2018 Jun	5.8072	Nil	Nil	Nil	5.8072	Nil	93.3	Nil	Nil	Nil	0.0235
2018 Jul	7.4206	Nil	Nil	Nil	7.4206	Nil	Nil	Nil	Nil	Nil	0.0383
2018 Aug											
2018 Sep											
2018 Oct											
2018 Nov											
2018 Dec											
Total	75.0045	Nil	Nil	Nil	75.0045	Nil	180.23	Nil	Nil	Nil	0.1614

Note:

1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Appendix J

Environmental Mitigation Implementation Schedule (EMIS)

Tel	: (852)-24508238
Fax	: (852)-24508032
Email	: mcl@fugro.com
	Fax



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
Air Quality Measu	res				
New Distributor Ro	oads Serving the Pla	anned KTD			
AEIAR-130/2009 S3.2	AEIAR 130/2009 EM&A Manual S2.2	8 times daily watering of the work site with active dust emitting activities.	Contractor	All relevant worksites	Implemented
Decommissioning	of the Radar Station	n of the former Kai Tak Airport			
AEIAR-130/2009 S5.2.19	AEIAR 130/2009 EM&A Manual S4.2.4	The excavation area should be limited to as small in size as possible and backfilled with clean and/or treated soil shortly after excavation work. The exposed excavated area should be covered by the tarpaulin during night time. The top layer soils should be sprayed with fine misting of water immediately before the excavation.	Contractor	All relevant worksites	Not Applicable
Trunk Road T2			I		
AEIAR-174/2013 S4.9.2.1	AEIAR-174/2013 EM&A Manual S2.3.1.1	Watering of the construction areas 12 times per day to reduce dust emissions by 91.7%, with reference to the "Control of Open Fugitive Dust Sources" (USEPA AP-42). The amount of water to be applied would be 0.91L/m2 for the respective watering frequency.	Contractor	All relevant worksites	Implemented
		Dust enclosures with watering would be provided along the loading ramps and conveyor belts for unloading the C&D materials to the barge for dust suppression.	Contractor	All relevant worksites	Not Applicable
		8 km per hour is the recommended limit of the speed for vehicles on unpaved site roads.	Contractor	All relevant worksites	Implemented
		Good Site Practices			
AEIAR-130/2009	AEIAR 130/2009	Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should	Contractor	All relevant	Implemented

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong.
 Email
 : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status						
S3.2, S5.2.19, AEIAR-174/2013	EM&A Manual S2.2, S4.2, AEIAR	be fully covered by impermeable sheeting to reduce dust emission.		worksites							
S4.9.2.2	174/2013 EM&A Manual S2.3.1.2	Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather. Use of frequent watering for particularly dusty construction areas and areas close to ASRs.	Contractor	All relevant worksites	Implemented						
		Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying area should have properly fitted side and tail boards.	Contractor	All relevant worksites	Implemented						
				Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin.	Contractor	All relevant worksites	Implemented				
		Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation.	Contractor	All relevant worksites	Implemented						
								The vehicles should be restricted to maximum speed of 10 km per hour. Confined haulage and delivery vehicle to designated roadways insider the site. Onsite unpaved roads should be compacted and kept free of lose materials.	Contractor	All relevant worksites	Implemented
									Vehicle washing facilities should be provided at every vehicle exit point. Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.	Contractor	All relevant worksites
					The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.						
		Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet.	Contractor	All relevant worksites	Implemented						
		Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides.	Contractor	All relevant worksites	Implemented						

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong.
 Email
 : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed.	Contractor	All relevant worksites	Implemented
		Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system.	Contractor	All relevant worksites	Implemented
		Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines.	Contractor	All relevant worksites	Implemented
		Open stockpiles shall be avoided or covered. Prevent placing dusty material storage piles near ASRs.	Contractor	All relevant worksites	Implemented
		Routing of vehicles and position of construction plant should be at the maximum possible distance from ASRs.	Contractor	All relevant worksites	Implemented
		Dark smoke			
		Dark smoke emission shall be control in accordance with the Air Pollution Control (Smoke) Regulation and ETWB TCW 19/2005.	Contractor	All relevant worksites	Implemented
		Plant and equipment should be well maintained to prevent dark smoke emission.	Contractor	All relevant worksites	Implemented
Noise Measures					•
Trunk Road T2					
AEIAR-174/2013 S5.9.2.1	AEIAR-174/2013 EM&A Manual S3.4.1.1	The use of quieter plant, including Quality Powered Mechanical Equipment (QPME) is specified for the list of equipment: • Concrete lorry mixer • Dump Truck, 5.5 tonne < gross vehicle weight <= 38 tonne • Generator, Super Silenced, 70 dB(A) at 7m	Contractor	All relevant worksites	Implemented

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong.
 Email
 : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		 Poker, vibratory, Hand-held (electric) Water Pump, Submersible (Electric) Mobile Crane - KOBELCO CKS900 Excavator, wheeled/tracked - HYUNDAI R80CR-9 			
		Use of temporary or fixed noise barriers with a surface density of at least 10kg/m ² to screen noise from movable and stationary plant.	Contractor	All relevant worksites	Implemented
		Use of enclosures with covers at top and three sides and a surface density of at least 10kg/m ² to screen noise from generally static noisy plant such as air compressors.	Contractor	All relevant worksites	Implemented
		Use of acoustic fabric for the silent piling system, drill rigs, rock drills etc.	Contractor	All relevant worksites	Implemented
		Good Site Practices			
AEIAR-130/2009 S3.3, S5.3.10, AEIAR-174/2013	AEIAR 130/2009 EM&A Manual	Only well-maintained plant should be operated on-site and plant shall be serviced regularly during the construction/ decommissioning program.	Contractor	All relevant worksites	Implemented
S5.9.2.1	S2.3, S4.3.2, AEIAR-174/2013 EM&A Manual S3.4.1.1	Silencers or mufflers on construction equipment should be utilized and shall be properly maintained during the construction/ decommissioning program.	Contractor	All relevant worksites	Implemented
	33.4.1.1	Mobile plant, if any, should be sited as far away from NSRs as possible.	Contractor	All relevant worksites	Implemented
		Machines and plant (such as trucks) that may be in intermittent use shall be shut down between works periods or should be throttled down to a minimum.	Contractor	All relevant worksites	Implemented
		Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.	Contractor	All relevant worksites	Implemented
		Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction/ decommissioning activities.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building, : (852)-24508238 Tel 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hong Kong. Email : mcl@fugro.com

MateriaLab

EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		Use of site hoarding as a noise barrier to screen noise at low level NSRs.	Contractor	All relevant worksites	Implemented
		For the use of hand held percussive breakers (with mass of above 10kg) and portable air compressors (supply air at 500 kPa or above), the noise level of such PME shall comply with a stringent noise emission standard and a noise emission label shall be obtained from the DEP before use at any time in construction site.	Contractor	All relevant worksites	Implemented
		Quiet powered mechanical equipment (PME) shall be used for the construction of the Project.	Contractor	All relevant worksites	Implemented
		Full enclosures shall be used to screen noise from relatively static PMEs (including air compressor, bar bender, concrete pump, generator and water pump) from sensitive receiver(s).	Contractor	All relevant worksites	Implemented
		Movable cantilevered noise barriers shall be used to screen noise from mobile PMEs (including asphalt paver, breaker, excavator and hand-held breaker) from sensitive receiver(s). These movable cantilevered noise barriers shall be located close to the mobile PMEs and shall be moved/adjusted iteratively in step with each movement of the corresponding mobile PMEs in order to maximize their noise reduction effects.	Contractor	All relevant worksites	Implemented
		Only approved or exempted Non-road Mobile Machineries (NRMMs) including regulated machines and non-road vechicles with proper labels are allowed to be used in specified activities on-site.	Contractor	All relevant worksites	Implemented
Water Quality Mea	asures				·
Trunk Road T2					
		Accidental Spillage			
AEIAR-174/2013 S6.4.8.5	AEIAR-174/2013 EM&A Manual S4.2.1.1	All bentonite slurry should be stored in a container that resistant to corrosion, maintained in good conditions and securely closed; The container should be labelled in English and Chinese and note that the container is for storage of bentonite slurry only.	Contractor	All relevant worksites	Implemented

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong.
 Email
 : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		The storage container should be placed on an area of impermeable flooring and bunded with capacity to accommodate 110% of the volume of the container size or 20% by volume stored in the area and enclosed with at least 3 sides.	Contractor	All relevant worksites	Implemented
		The storage container should be sufficiently covered to prevent rainfall entering the container or bunded area (water collected within the bund must be tested and disposed of as chemical waste, if necessary). An emergency clean up kit shall be readily available where bentonite fluid will be stored or used.	Contractor	All relevant worksites	Implemented
		The handling and disposal of bentonite slurries should be undertaken in accordance within ProPECC PN 1/94. Surplus bentonite slurries used in construction works shall be reconditioned and reused wherever practicable. Residual bentonite slurry shall be disposed of from the site as soon as possible as stipulated in Clause 8.56 of the General Specification for Civil Engineering Works. The Contractor should explore alternative disposal outlets for the residual bentonite slurry to be disposed to a public filling area and liquid bentonite slurry, if mixed with inert fill material, to be disposed to a public filling area) and disposal at landfill should be the last resort.	Contractor	All relevant worksites	Implemented
AEIAR-174/2013 S6.4.8.8	AEIAR-174/2013 EM&A Manual S4.2.1.1	In order to protect against impacts to the surrounding marine waters of the KTTS and Victoria Harbour in the event of an accidental spillage of fuel or oil, the Contractor will be required to prepare a spill response plan to the satisfaction of AFCD, EPD, FSD, Police, TD and WSD to define procedures for the control, containment and clean-up of any spillage that could occur on the construction site.	Contractor	All relevant worksites	Implemented
		Dredging, Reclamation and Filling			
		No dredging, reclamation or filling in the marine environment shall be carried out.	Contractor	All relevant worksites	Implemented
Decommissioning	of the Radar Station	n of the former Kai Tak Airport			
		Building Demolition			

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong.
 Email
 : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
AEIAR-130/2009 S5.4	AEIAR 130/2009 EM&A Manual S4.4	The site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" should be followed as far as practicable in order to minimise surface runoff and the chance of erosion.	Contractor	All relevant worksites	Not Applicable
	54.4	There is a need to apply to EPD for a discharge licence under the WPCO for discharging effluent from the construction site. The discharge quality is required to meet the requirements specified in the discharge licence. All the runoff, wastewater or extracted groundwater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. It is anticipated that the wastewater generated from the works areas would be of small quantity. Monitoring of the treated effluent quality from the works areas should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD.	Contractor	All relevant worksites	Not Applicable
		General Construction Works			
		Construction Runoff			
AEIAR- 130/2009 S3.4, S5.4/ AEIAR- 174/2013 S6.4.8.1	AEIAR 130/2009 EM&A Manual S2.4, S4.4/ AEIAR 174/2013 EM&A Manual S4.2.1.1	contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include the use of sediment traps and adequate maintenance of	Contractor	All relevant worksites	Partially Implemented
		Construction site should be provided with adequately designed perimeter channel and pre- treatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	Contractor	All relevant worksites	Implemented
		Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the	Contractor	All relevant worksites	Implemented

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong.
 Email
 : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.			
		Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m3 capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	Contractor	All relevant worksites	Partially Implemented
		Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m ³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	Contractor	All relevant worksites	Implemented
		Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	Contractor	All relevant worksites	Implemented
		Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.	Contractor	All relevant worksites	Implemented
		Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	Contractor	All relevant worksites	Implemented
		An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	Contractor	All relevant worksites	Implemented

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong.
 Email
 : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		Drainage			
		It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea.	Contractor	All relevant worksites	Implemented
		All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	Contractor	All relevant worksites	Implemented
		Stormwater Discharges			
		Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes.	Contractor	All relevant worksites	Implemented
		Sewage Effluent			
		Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.	Contractor	All relevant worksites	Implemented
		Debris and Litter			
		In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur. Debris and refuse generated on-site should be collected, handled and disposed of	Contractor	All relevant worksites	Implemented

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong.
 Email
 : mcl@fugro.com



EIA Ref EM&A Ref		Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		properly to avoid entering into the adjacent harbour waters. Stockpiles of cement and other construction materials should be kept covered when not being used.			
		Accidental Spillage			
		Oils and fuels should only be used and stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to the nearby harbour waters, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ. The bund should be drained of rainwater after a rain event.	Contractor	All relevant worksites	Implemented
		Waste Management Measures			
		Waste Management Plan			
AEIAR-174/2013 S11.4.8.1	AEIAR-174/2013 EM&A Manual S9.2.1.2	Contractor should be requested to submit an outline Waste Management Plan (WMP) prior to the commencement of construction work, in accordance with the ETWB TC(W) No.19/2005 so as to provide an overall framework of waste management and reduction.	Contractor	All relevant worksites	Implemented
		Good Site Practices			
AEIAR-130/2009 S3.5, S5.5	AEIAR 130/2009 EM&A Manual S2.5, S4.5	Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.	Contractor	All relevant worksites	Implemented
		Training of site personnel in proper waste management and chemical waste handling procedures.	Contractor	All relevant worksites	Implemented
		Provision of sufficient waste disposal points and regular collection for disposal.	Contractor	All relevant worksites	Implemented
		Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.	Contractor	All relevant worksites	Implemented

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong.
 Email
 : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).	Contractor	All relevant worksites	Implemented
		Waste Reduction Measures			
		Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals.	Contractor	All relevant worksites	Implemented
		Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.	Contractor	All relevant worksites	Implemented
		Encourage collection of aluminum cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force.	Contractor	All relevant worksites	Implemented
		Any unused chemicals or those with remaining functional capacity should be recycled.	Contractor	All relevant worksites	Implemented
		Proper storage and site practices to minimize the potential for damage or contamination of construction materials.	Contractor	All relevant worksites	Implemented
		Construction and Demolition Materials			
		Where it is unavoidable to have transient stockpiles of C&D material within the work site pending collection for disposal, the transient stockpiles shall be located away from waterfront or storm drains as far as possible.	Contractor	All relevant worksites	Implemented
		Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric.	Contractor	All relevant worksites	Implemented
		Skip hoist for material transport should be totally enclosed by impervious sheeting.	Contractor	All relevant worksites	Implemented

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong.
 Email
 : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site.	Contractor	All relevant worksites	Implemented
		The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	Contractor	All relevant worksites	Implemented
		The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle.	Contractor	All relevant worksites	Implemented
		All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.	Contractor	All relevant worksites	Implemented
		The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading.	Contractor	All relevant worksites	Implemented
		When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.	Contractor	All relevant worksites	Implemented
		Chemical Waste			
		After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Contractor	All relevant worksites	Implemented

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong.
 Email
 : mcl@fugro.com

MateriaLab

EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		General Refuse			
		General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem.	Contractor	All relevant worksites	Implemented
Land Contamination	on Measures				
		For any excavation works conducted at Radar Station			
		As the risk due to dermal contact with groundwater by site workers is uncertain, it is recommended that personnel protective equipment (PPE) be used by site workers as a mitigation measure.	Contractor	All relevant worksites	Not Applicable
Landscape and Vis	sual Impact	•			
		New Distributor Roads Serving the Planned KTD			
		Construction Phase			
		All existing trees should be carefully protected during construction.	Contractor	All relevant worksites	Not Applicable
		Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.	Contractor	All relevant worksites	Not Applicable
		Control of night-time lighting.	Contractor	All relevant worksites	Not Applicable

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong.
 Email
 : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		Erection of decorative screen hoarding.	Contractor	All relevant worksites	Implemented
		Trunk Road T2			
		Construction Phase			
AEIAR-174/2013 S9.9.1.1	AEIAR-174/2013 EM&A Manual S7.2.1.2	All works shall be carefully designed to minimize impacts on existing landscape resources and visually sensitive receivers. Existing trees within works area shall be retained and protected.	Contractor	All relevant worksites	Not Applicable
	37.2.1.2	Existing trees of good quality and condition that are unavoidably affected by the works should be transplanted.	Contractor	All relevant worksites	Not Applicable
		Large temporary stockpiles of excavated material shall be covered with unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance.	Contractor	All relevant worksites	Implemented
		Construction plant and building material shall be orderly and carefully stored in order to create a neat and tidy visual appearance.	Contractor	All relevant worksites	Implemented
		Erection of decorative screen hoarding should be designed to be compatible with the existing urban context.	Contractor	All relevant worksites	Implemented
		All lighting in construction site shall be carefully controlled to minimize light pollution and night- time glare to nearby residences and GIC user. The contractor shall consider other security measures, which shall minimize the visual impacts.	Contractor	All relevant worksites	Not Applicable
General Condition	<u>l</u>				
		The Permit Holder shall display conspicuously a copy of this Permit on the Project site(s) at all vehicular site entrances/exits or at a convenient location for public's information at all times. The Permit Holder shall ensure that the most updated information about the Permit, including any amended Permit, is displayed at such locations. If the Permit Holder surrenders a part or the whole of the Permit, the notice he sends to the Director shall also be displayed at the same	Contractor	All relevant worksites	Implemented

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong.
 Email
 : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		locations as the original Permit. The suspended, varied or cancelled Permit shall be removed from display at the Project site(s).			

Implementation status: Implemented / Partially Implemented / Not Implemented / Not Applicable

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Appendix K

Weather and Meteorological Conditions during Reporting Month

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



_	Mean		Air Temperature	9	Mean Relative	Total
Date	Pressure (hPa)	Maximum (deg. C)	Mean (deg. C)	Minimum (deg. C)	Humidity (%)	Rainfall (mm)
	-	-	July 2018	-	-	
01	1004.1	32.9	30.2	28	77	4.1
02	1003.4	30.6	29.5	25.6	81	2.1
03	1002.5	30.5	29.7	27	81	15.4
04	1002.2	32.6	30.3	28.4	78	3.4
05	1002.3	31.6	30	28.4	78	1.5
06	1002.6	32.1	30.1	27.6	80	5
07	1003.3	30	29	26.4	84	5.2
08	1004.4	30.6	28.2	26.7	88	14.4
09	1005.7	31.8	28.2	25.9	85	11.3
10	1005.1	32.6	29	26.8	80	1.3
11	1001.8	32.8	29.6	27.2	74	0
12	1003.3	33.4	30	28.3	77	Trace
13	1003.9	28.7	26.7	25.9	93	50.4
14	1004	29.5	27	25.3	91	52.7
15	1004	28.3	26.6	25	89	67.4
16	1003.8	31.4	28.2	25.7	81	5.8
17	1002.4	34.3	30	26.9	78	6.5
18	1003.9	29.5	27.7	26.4	88	29.6
19	1004.6	29.7	27.9	26.6	87	17.3
20	1003.8	31.6	28.2	26	87	7.1
21	1002.6	33.1	29.5	27.4	75	0
22	1002.3	32.4	29	27.9	76	Trace
23	1001.8	31.2	28.4	26.3	87	30.8
24	1003.6	32	29.8	28	80	0.1
25	1005.8	31.7	29.4	27	83	2.7
26	1006.5	32.3	29.6	27.3	82	3.4
27	1006.7	33	29.8	27.7	78	0.3
28	1006.7	33.7	30.2	28.2	75	0
29	1005.8	34.3	30.2	27.9	73	0
30	1005.6	33.7	30.4	28.1	74	0
31	1004.1	32.9	30.2	28	77	4.1

Source: Hong Kong Observatory – Hong Kong Observatory

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Appendix L

Cumulative statistics on Environmental Complaints, Notifications of Summons and **Successful Prosecution**

Tel Fax

Room 723 & 725, 7/F, Block B,	
Profit Industrial Building,	
1-15 Kwai Fung Crescent, Kwai Fong,	
Hong Kong.	

: (852)-24508238 : (852)-24508032 : mcl@fugro.com Email



Environmental Complaints Log

Reference No.	Date of Complaint Received	Received From	Received By	Nature of Complaint	Date of Investigation	Outcome	Date of Reply
20161207_complaint_c	7 Dec 2016	EPD	Andy Choy (CRBC)	Air	13 Feb 2017	Project- related	13 Feb 2017
20170209_complaint_c	9 Feb 2017	EPD	Andy Choy (CRBC)	Air	22 Feb2017	Not Project- related	7 Mar 2017
20170502_complaint_c	2 May 2017	CEDD	Andy Choy (CRBC)	Noise	4 May 2017	Not Valid	22 May 2017
20170716_complaint_a	16 July 2017	CEDD	HMJV	Water Quality	4 Aug 2017	Not Project- related	4 Aug 2017
20180530_complaint	30 May 2018	EPD	CRBC	Air	9 June 2018	Not Valid	20 June 2018

Cumulative Statistics on Complaints

Environmental Parameters	Cumulative No. Brought Forward	No. of Complaints This Month	Cumulative Project- to-Date
Air	3	0	3
Noise	1	0	1
Water	1	0	1
Waste	0	0	0
Total	0	0	0

Cumulative Statistics on Notification of Summons and Successful Prosecutions

Environmental Parameters	Cumulative No. Brought Forward	No. of Notification of Summons and Prosecutions This Month	Cumulative Project- to-Date
Air	0	0	0
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	0

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Appendix M

Summary of Site Audit in the Reporting Month

: (852)-24508238 : (852)-24508032 : mcl@fugro.com Fax Email



Summary of Site Audit in the Reporting Month

Tel

Parameters	Date	Observations and Recommendations	Follow-up	
Air Quality	NA			
Noise				
	4 July 2018	Chemical should be added to the sedimentation tank to facilitate the sedimentation of muddy water (Zone 1).	The item was rectified by the Contractor and inspected on 18 July 2018. Emulsified polymer and coagulant agent (PAFC) have been added to enhance solid removal efficiency of WetSep.	
Water Quality	11 July 2018	Chemical should be added to the sedimentation tank to facilitate the sedimentation (Zone 1).	The item was rectified by the Contractor and inspected on 18 July 2018. Emulsified polymer and coagulant agent (PAFC) have been added to enhance solid removal efficiency of WetSep.	
	11 July 2018	Sediment in the sedimentation tank should be cleared regularly (Zone 4).	As informed by contractor, the item will be rectified before 15 August 2018.	
	25 July 2018	Stagnant water was observed (Zone 2). Contractor should remove the stagnant water and treat the waste water properly before discharge.	The item was rectified by the Contractor and inspected on 1 August 2018.	
Chemical and Waste Management	NA			
Land Contamination	NA			
Landscape and Visual Impact	NA			
General Condition	NA			

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Appendix N

Outstanding Issues and Deficiencies



Summary of Outstanding Issues and Deficiencies in the Reporting Month

Parameters	Outstanding Issues	Deficiencies
Air Quality	NA	
Noise	NA	
Water Quality	NA	
Chemical and Waste Management	NA	Any items of deficiencies can be referred to Appendix M .
Land Contamination	NA	
Landscape and Visual Impact	NA	
General Condition	NA	
Others	NA	

FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Appendix E

Monthly EM&A Report For Contract No. KL/2015/02 Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area

Civil Engineering and Development Department

EP-337/2009 – New Distributor Roads Serving the Planned KTD

Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area

Monthly EM&A Report

July 2018

(version 1.0)

Approved By	(Environmental Team/Leader)
REMARKS:	

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: <u>info@cinotech.com.hk</u>

FUGRO TECHNICAL SERVICES LIMITED



Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com

Date 10 August 2018 Our Ref. MCL/ED/0389/2018/C

Cinotech Consultants Limited Rm 1710, Technology Park, 18 On Lai Street, Shatin, New Territories, Hong Kong

BY EMAIL

Attn.: Dr. Priscilla Choy

Dear Madam,

Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron Verification of Monthly EM&A Report for July 2018

We refer to your emails dated 6 and 9 August 2018 regarding the Monthly EM&A Report for July 2018 for the captioned project prepared by the ET.

We have no further comment and hereby verify the Report in accordance with Clause 3.3 of Environmental Permit no. EP-337/2009.

Should you require further information, please do not hesitate to contact Mr. Wingo So at 3565 4374 or the undersigned on 3565 4114.

Assuring you of our best attention at all times.

Yours faithfully, For and on behalf of FUGRO TECHNICAL SERVICES LIMITED

Colin K. L. Yung Independent Environmental Checker

CY/ws

c.c. CEDD -

AECOM –

Attn.: Ms. K. Pong Attn.: Mr. Jeremy Yuen Attn.: Mr. Vincent Lee Attn.: Mr. Teddy Shih



GEN13/0717

TABLE OF CONTENTS

EX	ECUTIVE SUMMARY1	
	Introduction 1 Environmental Monitoring Works 2 Environmental Licenses and Permits 2 Key Information in the Reporting Month 2 Future Key Issues 3	
1.	INTRODUCTION4	
	Background4Project Organizations4Construction Activities undertaken during the Reporting Month5Summary of EM&A Requirements6	
2.	AIR QUALITY7	
	Monitoring Requirements	
3.	NOISE11	
	Monitoring Requirements11Monitoring Locations11Monitoring Equipment11Monitoring Parameters, Frequency and Duration11Monitoring Methodology and QA/QC Procedures12Maintenance and Calibration12Results and Observations12	
4.	COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS14	
5.	LANDSCAPE AND VISUAL	
	Monitoring Requirements	
6.	ENVIRONMENTAL AUDIT16	
	Site Audits.16Review of Environmental Monitoring Procedures16Status of Environmental Licensing and Permitting16Status of Waste Management.17Implementation Status of Environmental Mitigation Measures17Summary of Mitigation Measures Implemented17Implementation Status of Event Action Plans17Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution	
7.	FUTURE KEY ISSUES19	
	Monitoring Schedule for the Next Month	
8.	CONCLUSIONS AND RECOMMENDATIONS	
	Conclusions	

LIST OF TABLES

- Table I
 Air Quality and Noise Monitoring Stations for this Project
- Table IINon-compliance Recorded for the Project in the Reporting Month
- Table IIISummary Table for Key Information in the Reporting Month
- Table 1.1Key Project Contacts
- Table 1.2Construction Programme Showing the Inter-Relationship with Environmental
Protection/Mitigation Measures
- Table 2.1Locations for Air Quality Monitoring
- Table 2.2Air Quality Monitoring Equipment
- Table 2.3
 Impact Dust Monitoring Parameters, Frequency and Duration
- Table 2.4Summary Table of Air Quality Monitoring Results during the reporting month
- Table 3.1Noise Monitoring Stations
- Table 3.2Noise Monitoring Equipment
- Table 3.3
 Noise Monitoring Parameters, Frequency and Duration
- Table 3.4
 Major Noise Source identified at the Designated Noise Monitoring Stations
- Table 3.5Baseline Noise Level and Noise Limit Level for Monitoring Stations
- Table 4.1Comparison of 1-hr TSP data with EIA predictions
- Table 4.2Comparison of 24-hr TSP data with EIA predictions
- Table 4.3
 Comparison of Noise Monitoring Data with EIA predictions
- Table 6.1Summary of Environmental Licensing and Permit Status
- Table 6.2Observations and Recommendations of Site Inspections

LIST OF FIGURES

Figure 1 Site La	ayout Plan
------------------	------------

- Figure 2 Location of Air Quality Monitoring Stations
- Figure 3 Location of Noise Monitoring Stations
- Figure 4 Location of Wind Data Monitoring Equipment

LIST OF APPENDICES

- A Action and Limit Levels for Air Quality and Noise
- B Copies of Calibration Certificates
- C Weather Information
- D Environmental Monitoring Schedules
- E 1-hour TSP Monitoring Results and Graphical Presentations
- F 24-hour TSP Monitoring Results and Graphical Presentations
- G Noise Monitoring Results and Graphical Presentations
- H Summary of Exceedance
- I Site Audit Summary
- J Event Action Plans
- K Environmental Mitigation Implementation Schedule (EMIS)
- L Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- M Summary of Waste Generation and Disposal Records

EXECUTIVE SUMMARY

Introduction

- This is the 19th Monthly Environmental Monitoring and Audit Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2015/02 - Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area" (Hereafter referred to as "the Project"). This contract comprises one Schedule 2 designated project (DP), namely the new distributor road D1 serving the planned KTD. The DP is part of the designated project under Environmental Permit (EP) No.: EP-337/2009 ("New distributor roads serving the planned Kai Tak Development") respectively. This report documents the findings of EM&A Works conducted during July 2018.
- 2. With reference to the same principle of EIA report of the Project, air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in **Table I** (see **Figure 2 and 3** for their locations).

Locations	Monitoring Stations In accordance with EM&A Manual	Alternative Monitoring Stations			
Air Quality Monitoring Stations					
	Yes (1-hour TSP)	N/A			
AM2 - Lee Kau Yan Memorial School	No (24-hour TSP)	AM2(A) – Ng Wah Catholic Secondary School			
Noise Monitoring Stations					
M3 - Cognitio College	Yes	N/A			
M4 - Lee Kau Yan Memorial School	Yes	N/A			
M5 – Nam Yuen	No	M5(C) – Mercy Grace's Home			

- 3. The major site activities undertaken in the reporting month included:
 - Excavate with ELS works for subway construction
 - Steel fixing for the base slab of subway SW6
 - Cut the existing DN800 salt water main for sheet piling works at PERE (Stage 1)
 - Installing sheet piles for subway SW6 at PERE (Stage 1)
 - Carry out trial pits at SKLR Playground and Ramp K73
 - Formwork erection for pile caps at the existing bridge K72
 - Remedial works and application of joint sealant in box culverts
 - ELS works for box culvert B5 connection
 - Backfilling works at box culvert B1
 - DCS valve chamber construction works in Road L7 Portion 6
 - Water mains, drainage, sewerage and DCS works in Road L7
 - Sewerage works in Portion 4
 - Drainage and sewerage works in Portion 2 & 3

Environmental Monitoring Works

- 4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 5. Summary of the non-compliance in the reporting month for the Project is tabulated in Table II.

Parameter	No. of Project-rel	No. of Project-related Exceedance		
1 al ameter	Action Level	Limit Level	Action Taken	
1-hr TSP	0	0	N/A	
24-hr TSP	0	0	N/A	
Noise	0	0	N/A	

 Table II
 Non-compliance Recorded for the Project in the Reporting Month

1-hour & 24-hour TSP Monitoring

- 6. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 7. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

8. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Environmental Licenses and Permits

- 9. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, EP-337/2009 issued on 23 April 2009.
- 10. Construction Noise Permit (License No.: GW-RE1011-17).
- 11. Billing Account for Construction Waste Disposal (A/C# 7026164).
- 12. Effluent Discharge License (WT00027495-2017).
- 13. Registration of Chemical Waste Producer (WPN5213-286-P3271-01).

Key Information in the Reporting Month

14. Summary of key information in the reporting month is tabulated in Table III.

Table III Summary Table for Key information in the Keporting Month					
Event	Event Details		Action Taken	Status	Remark
Event	Number	Nature	Action Taken	Status	Kennar K
Complaint received			N/A	N/A	
Reporting Changes			N/A	N/A	
Notifications of any summons & prosecutions received			N/A	N/A	

Table III Summary Table for Key Information in the Reporting Month

Future Key Issues

15. The future key environmental issues in the coming month include:

- Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
- Water spraying for dust generating activity and on haul road;
- Proper storage of construction materials on site;
- Storage of chemicals/fuel and chemical waste/waste oil on site;
- Accumulation of general and construction waste on site;
- Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
- Wastewater and runoff discharge from site;
- Regular removal of silt, mud and sand along u-channels and sedimentation tanks; and
- Review and implementation of temporary drainage system for the surface runoff.

1. INTRODUCTION

Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 5A Infrastructure at Former North Apron Area is one of the construction stages of KTD. It contains one Schedule 2 DP including new distributor roads serving the planned KTD. The general layout of the Project is shown in **Figure 1**.
- 1.2 An Environmental Permit (EP) No. EP-337/2009 was issued on 23 April 2009 for new distributor roads serving the planned KTD to Civil Engineering and Development Department as the Permit Holder.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. An EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 April 2009.
- 1.4 Cinotech Consultants Limited (Cinotech) was commissioned by Civil Engineering and Development Department (CEDD) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2015/02 – Stage 5A Infrastructure at Former North Apron Area. The construction work under KL/2015/02 comprises the construction of part of the Road D1 under the EP (EP-337/2009).
- 1.5 Cinotech Consultants Limited was commissioned by Civil Engineering and Development Department (CEDD) to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The commencement date of construction of Road D1 (part) under this Contract was on 16 January 2017.
- 1.6 This is the 19th Monthly EM&A report summarizing the EM&A works for the Project during July 2018.

Project Organizations

- 1.7 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD).
 - The Engineer and the Engineer's Representative (ER) AECOM Asia Co. Ltd (AECOM).
 - Environmental Team (ET) Cinotech Consultants Limited (Cinotech).
 - Independent Environmental Checker (IEC) Fugro Technical Services Limited (FTS).
 - Contractor Peako Wo Hing Joint Venture (PWHJV).

T 11

Table 1.1 Key Project Contacts					
Party	Role	Contact Person	Position	Phone No.	Fax No.
CEDD	Project Proponent	Ms. K. Pong	Senior Engineer	2301 1466	2369 4980
AECOM	Engineer's Representative	Mr. Vincent Lee	SRE	2798 0771	2210 6110
Cinotech	Environmental	Dr. Priscilla Choy	Environmental Team Leader	2151 2089	3107 1388
	Team	Ms. Ivy Tam	Audit Team Leader	2151 2090	5107 1500
FTS	Independent Environmental Checker	Mr. Colin Yung	Independent Environmental Checker	3565 4114	2450 8032
PWHJV	Contractor	Mr. W.M. Wong	Site Agent	6386 3535	2398 8301

1.8 The key contacts of the Project are shown in **Table 1.1**.

. 0

Construction Activities undertaken during the Reporting Month

- 1.9 The site activities undertaken in the reporting month included:
 - Excavate with ELS works for subway construction
 - Steel fixing for the base slab of subway SW6
 - Cut the existing DN800 salt water main for sheet piling works at PERE (Stage 1)
 - Installing sheet piles for subway SW6 at PERE (Stage 1)
 - Carry out trial pits at SKLR Playground and Ramp K73
 - Formwork erection for pile caps at the existing bridge K72
 - Remedial works and application of joint sealant in box culverts
 - ELS works for box culvert B5 connection
 - Backfilling works at box culvert B1
 - DCS valve chamber construction works in Road L7 Portion 6
 - Water mains, drainage, sewerage and DCS works in Road L7
 - Sewerage works in Portion 4
 - Drainage and sewerage works in Portion 2 & 3
- 1.10 The construction programme showing the inter-relationship with environmental protection/mitigation measures are presented in **Table 1.2**.

Environmental Protection/Mitigation Measures				
Construction Works	Major Environmental Impact	Control Measures		
As mentioned in Section 1.9	Noise, dust impact, water quality and waste generation	 Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Provide movable noise barrier; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement. 		

Table 1.2Construction Programme Showing the Inter-Relationship with
Environmental Protection/Mitigation Measures

Summary of EM&A Requirements

- 1.11 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.12 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 1.13 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality and noise levels and audit works for the Project during July 2018.

2. AIR QUALITY

Monitoring Requirements

2.1 According to EM&A Manual under the EP, 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

- 2.2 1-hour TSP impact dust monitoring was conducted at the air quality monitoring station, AM2 - Lee Kau Yan Memorial School and 24-hour TSP impact dust monitoring were conducted at the air quality monitoring station, AM2(A) - Ng Wah Catholic Secondary School in the reporting month.
- 2.3 Table 2.1 describes the air quality monitoring locations, which are also depicted in Figure 2.

Monitoring Stations	Locations	Location of Measurement
AM2 (1-hour TSP)	Lee Kau Yan Memorial School	Rooftop (about 8/F) Area
AM2(A) (24-hour TSP)	Ng Wah Catholic Secondary School	Rooftop (about 8/F) Area

Table 2.1Locations for Air Quality Monitoring

Monitoring Equipment

2.4 **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix B**.

1 a	DIC 2.2 All Quality	Monitoring Equipment	
	Equipment	Model and Make	Quantity
	Calibrator	TISCH TE-5025A	1
1-	-hour TSP Dust Meter	Hal Technology Hal-HPC301	3
	HVS Sampler	GMWS 2310 c/w of TSP sampling inlet	1
	Wind Anemometer	Davis Instruments 7440	1

 Table 2.2
 Air Quality Monitoring Equipment

Monitoring Parameters, Frequency and Duration

2.5 **Table 2.3** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency
1-hr TSP	Three times / 6 days
24-hr TSP	Once / 6 days

Monitoring Methodology and QA/QC Procedure

1-hour TSP Monitoring

(Equipment: Sibata; Model no. LD-3, LD-3B)

Measuring Procedures

- 2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
 - Pull up the air sampling inlet cover
 - Change the Mode 0 to BG with once
 - Push Start/Stop switch once
 - Turn the knob to SENSI.ADJ and press it
 - Push Start/Stop switch once
 - Return the knob to the position MEASURE slowly
 - Push the timer set switch to set measuring time
 - Remove the cap and make a measurement

(Equipment: Hal Technology; Model no. Hal-HPC300)

Measuring Procedures

- 2.6 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
 - The 1-hour dust meter is placed at least 1.3 meters above ground.
 - Set POWER to "ON" and make sure that the battery level was not flash or in low level.
 - Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
 - Push the knob at MEASURE position.
 - Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
 - Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
 - Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

Maintenance/Calibration

2.7 The following maintenance/calibration was required for the direct dust meters:

Check the meter at a 3-month interval and calibrate the meter at a 1-year interval throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

2.7 High volume (HVS) samplers (Model GMWS-2310 Accu-Vol) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

Operating/Analytical Procedures

- 2.8 Operating/analytical procedures for the operation of HVS were as follows:
 - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
 - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
 - No furnaces or incineration flues were nearby.
 - Airflow around the sampler was unrestricted.
 - The sampler was more than 20 meters from the drip line.
 - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m^3/min . and 1.4 m^3/min .) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For TSP sampling, fiberglass filters have a collection efficiency of > 99% for particles of $0.3\mu m$ diameter were used.
- 2.11 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.12 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.

- 2.14 The shelter lid was closed and secured with the aluminum strip.
- 2.15 The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.16 After sampling, the filter was removed and sent to the HOKLAS laboratory (Wellab Ltd.) for weighing. The elapsed time was also recorded.
- 2.17 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than \pm 3°C; the relative humidity (RH) should be < 50% and not vary by more than \pm 5%. A convenient working RH is 40%.

Maintenance/Calibration

- 2.18 The following maintenance/calibration was required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

- 2.19 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.20 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.21 The weather information for the reporting month is summarized in Appendix C.
- 2.22 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.23 The summary of exceedance record in reporting month is shown in **Appendix H**. No exceedance was recorded for the air quality monitoring.
- 2.24 According to our field observations during the monitoring, the major dust source identified at the two designated air quality monitoring stations are road traffic dust, exposed site area and open stockpiles, excavation works and site vehicle movements.
- 2.25 The summary of 1-hour and 24-hour TSP air quality monitoring results during the reporting month are shown in **Appendix E** and **Appendix F** respectively.

3. NOISE

Monitoring Requirements

3.1 According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

3.2 Three designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at three designated monitoring stations (M3, M4, M5(C)). Figure **3** shows the locations of these stations.

Monitoring Stations	Locations	Location of Measurement
M3	Cognitio College	Rooftop (about 6/F) Area
M4	Lee Kau Yan Memorial School	Rooftop (about 7/F) Area
M5(C)	Mercy Grace's Home	Rooftop (about 5/F) Area

Table 3.1Noise Monitoring Stations

Monitoring Equipment

3.3 **Table 3.2** summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

Table 3.2Noise Monitoring Equipment

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	 SVANTEK SVAN 955 & 957 & 977 BSWA 801 	5
Calibrator	SVANTEK SV30A	2

Monitoring Parameters, Frequency and Duration

3.4 **Table 3.3** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

Monitoring Stations	Parameter	Period	Frequency	Measurement
M3	L ₁₀ (30 min.) dB(A)	0700-1900 hrs	0	
M4	L ₉₀ (30 min.) dB(A)	on normal	Once per week	Façade
M5(C)	$L_{eq}(30 \text{ min.}) dB(A)$	weekdays	week	

Table 3.3	Noise Monitoring Parameters	, Frequency and Duration
	- · · · · · · · · · · · · · · · · · · ·	, -

Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - frequency weighting : A
 - time weighting : Fast
 - time measurement : 30 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L_{eq}, L₉₀ and L₁₀ were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

Maintenance and Calibration

- 3.5 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.6 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.7 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Results and Observations

- 3.8 All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. The summary of exceedance record in reporting month is shown in **Appendix H**.
- 3.9 The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.5**.
- 3.10 Noise monitoring results and graphical presentations are shown in Appendix G.

3.11 The major noise source identified at the designated noise monitoring stations are shown in **Table 3.4**.

Table 3.4Major Noise Source identified at the Designated Noise Monitoring Stations

Monitoring Stations	Locations	Major Noise Source
М3	Cognitio College	Traffic Noise Daily school activities
M4	Lee Kau Yan Memorial School	Traffic Noise Site vehicle movement Excavation works Piling works Daily school activities
M5(C)	Mercy Grace's Home	Traffic Noise Site vehicle movement

Table 3.5Baseline Noise Level and Noise Limit Level for M	Aonitoring Stations
---	---------------------

Station	Baseline Noise Level, dB (A)	Noise Limit Level, dB (A)
M3	76.3/78.6 ⁽¹⁾ (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal
M4	76.7 (at 0700 – 1900 hrs on normal weekdays)	weekdays)
M5(C)	$\frac{N/A^{(2)}}{(at\ 0700 - 1900\ hrs\ on\ normal\ weekdays)}$	75 (at 0700 – 1900 hrs on normal weekdays)

(*) Noise Limit Level is 65 dB(A) during school examination periods.

Note (1): The baseline noise review report submitted for M3 was approved by EPD on 23rd August 2013. (Baseline Level was found to be 78.6 dB(A) at Rooftop of Cognitio College)

Note (2): The background Noise Level was recorded during the Lunch Hour of Construction Site (i.e. 12:00-13:00) and to be used as the referencing value for compliance checking for Noise Action and Limit Level.

Note (3): The noise level due to the construction work (CNL) was calculated by the following formula:

 $CNL = 10 \log (10^{MNL/10} - 10^{BNL/10})$

Remarks: MNL = Measured Noise Level, BNL = Baseline Noise Level

4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 The EM&A data was compared with the EIA predictions as summarized in **Tables 4.1** to **4.3**.

Table 4.1Comparison of 1-hr TSP data with EIA predictions

	Predicted 1-	hr TSP conc.	Measured 1-hr TSP conc.	
Station	Scenario1 (Mid 2009 to Mid-Scenario2 (Mid 2013 to Late		Reporting Month (July 18), μg/m ³	
	2013), μg/m ³	2016), μg/m ³	Average	Range
AM2 – Lee Kau Yan Memorial School	290	312	149.7	105.6 - 211.2

Table 4.2 Co	mparison	of 24-hr	TSP d	lata wi	ith EIA	predictions
--------------	----------	----------	-------	---------	---------	-------------

	Predicted 24-I	nr TSP conc.	Measured 24-hr TSP conc.	
Station	Scenario1 (Mid 2009 to Mid-2013),	Scenario2 (Mid 2013 to Late	Reporting Month (July 18), μg/m ³	
	μg/m ³	2016), μg/m ³	Average	Range
AM2(A) – Ng Wah Catholic Secondary School	145	169	36.9	30.4 - 47.6

Stations	Predicted Mitigated Construction Noise Levels during Normal Working Hour (Leq (30min) dB(A))	Reporting Month (July 18), L _{eq (30min)} dB(A)
M3 – Cognitio College	47 – 75	$65.6 - 77.8^{(1)}$
M4 – Lee Kau Yan Memorial School	47 – 74	$75.1 - 76.5^{(2)}$
M5(C) – Mercy Grace's Home	Not predicted in EIA Report	$66.3 - 75.6^{(1)}$

Remarks:

Since the background noise level recorded during 12:00 to 13:00 was higher than those recorded during the construction period, the recorded noise levels were considered non-valid exceedance of Noise Limit Level.
 Since the baseline noise level was higher than those recorded during the construction period, the recorded

noise levels were considered non-valid exceedance of Noise Limit Level.

- 4.2 The average 1-hour TSP concentrations at AM2 in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.3 The average 24-hour TSP concentrations at AM2(A) in the reporting month were below the prediction in the approved EIA Report.
- 4.4 The noise monitoring results in the reporting month at M3 and M4 were outside of the range of the predicted mitigated constriction noise levels in the EIA Report.
- 4.5 Construction noise levels at M5(C) were not predicted in EIA Report.

5. LANDSCAPE AND VISUAL

Monitoring Requirements

5.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's operation during the construction period on a weekly basis, and to report on the contractor's compliance.

Results and Observations

- 5.2 Site audits were conducted on a weekly basis to monitor the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix I**.
- 5.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.4 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in **Appendix J** shall be performed.

6. ENVIRONMENTAL AUDIT

Site Audits

- 6.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 6.2 Site audits were conducted on 3, 11, 16, 23 and 30 July 2018 in the reporting month. A joint site audit with the representative of IEC, ER, the Contractor and the ET was conducted on 11 July 2018. The details of the observations during site audit are summarized in **Table 6.2**.

Review of Environmental Monitoring Procedures

6.3 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

Status of Environmental Licensing and Permitting

6.4 All permits/licenses obtained for the Project are summarized in **Table 6.1**.

Table 6.1 Summary of Environmental Licensing and Permit Status

Doumit No.	Valid	Status		
Permit No.	From	То	Status	
Environmental Permit (EP)				
EP-337/2009	23/04/09	N/A	Valid	
Effluent Discharge License				
WT00027495-2017	28/03/17 31/03/22		Valid	
Billing Account for Construction Wa	aste Disposal			
A/C# 7026164	20/10/16	N/A	Valid	
Registration of Chemical Waste Producer				
WPN5213-229-P3271-01	14/08/17	N/A	Valid	
Construction Noise Permit (CNP)				
-	-	-	-	

Status of Waste Management

6.5 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix M**.

Implementation Status of Environmental Mitigation Measures

6.6 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in **Table 6.2**.

		1	
Parameters	Date	Observations and Recommendations	Follow-up
Water	25 June 2018	The Contractor is reminded to desilt the sedimentation tank before discharging (B1)	Rectification/improvement was observed during the follow-up audit session on 23 July 2018
Quality	16 July 2018	Silty water should be diverted to sedimentation tank before discharging (B5)	Rectification/improvement was observed during the follow-up audit session on 23 July 2018
Air Quality	11 July 2018	Reminder: Stockpile should be covered to avoid dust generation (Portion 1)	Rectification/improvement was observed during the follow-up audit session on 16 July 2018
Noise	N/A		
Waste/ Chemical Management	N/A		
Landscape and Visual	N/A		
Permits/ Licenses	N/A		

Table 6.2Observations and Recommendations of Site Inspections

Summary of Mitigation Measures Implemented

6.7 An updated summary of the EMIS is provided in **Appendix K**.

Implementation Status of Event Action Plans

6.8 The Event Action Plans for air quality, noise and landscape and visual are presented in **Appendix J**.

1-hr TSP Monitoring

6.9 No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

6.10 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

6.11 No Action/Limit Level exceedance was recorded in the reporting month.

Landscape and visual

6.12 No non-compliance was recorded in the reporting month.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

6.13 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix L**.

7. FUTURE KEY ISSUES

- 7.1 Major site activities undertaken for the coming two months include:
 - Excavate with ELS works for subway construction at PERE
 - Structural works for the base slab of subway SW6
 - Steel fixing for pile cap at the existing Bridge K72
 - Installing sheet piles for subway SW6 at layby of PERE (Stage 4)
 - Remedial works and application of joint sealant in box culverts
 - Construction of platform under access manhole
 - Construction of the connection between existing box culvert and B5
 - Preparation works for temporary flow diversion at upstream, i.e. B6 connection.
 - DCS valve chamber construction works in Road L7 Portion 6
 - Water mains, drainage, sewerage and DCS works in Road L7
 - Water mains & sewerage works in Portion 4
 - Drainage and sewerage works in Portion 2 & 3
- 7.2 Key environmental issues in the coming month include:
 - Wastewater and runoff discharge from site;
 - Regular removal of silt, mud and sand along u-channels and sedimentation tanks;
 - Review and implementation of temporary drainage system for the surface runoff;
 - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Water spraying for dust generating activity and on haul road;
 - Proper storage of construction materials on site;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation of general and construction waste on site.
- 7.3 The tentative major site activities is mentioned in Section 7.1 of this report. The impact prediction and control measures for the coming two months are summarized as follows:

Air quality impact (dust)

- Frequent watering of haul road and unpaved/exposed areas;
- Frequent watering or covering stockpiles with tarpaulin or similar means; and
- Watering of any earth moving activities.

Water quality impact (surface run-off)

- Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;
- Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;
- Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and
- Provision of measures to prevent discharge into the stream.

Noise Impact

• Scheduling of noisy construction activities if necessary to avoid persistent noisy operation;

- Controlling the number of plants use on site;
- Regular maintenance of machines; and
- Use of acoustic barriers if necessary.

Monitoring Schedule for the Next Month

7.4 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

8. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

8.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.

<u>1-hr TSP Monitoring</u>

8.2 All 1-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hr TSP Monitoring

8.3 All 24-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

8.4 All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Landscape and visual

8.5 No non-compliance was recorded in the reporting month.

Complaint and Prosecution

8.6 No environmental complaint and environmental prosecution was received in the reporting month.

Recommendations

8.7 According to the environmental audit performed in the reporting month, the following recommendations were made:


Air Quality


- Exposed stockpile and slope should be properly covered by impervious sheeting for dust suppression.
- Water spraying should be provided to the haul roads and unpaved areas frequently to minimize the dust impact.


Waste/Chemical Management


- Drip tray should be provided underneath for chemical container to avoid chemical leakage.
- The chemical container should be temporary stored at the chemical waste storage area before disposal

FIGURES









APPENDIX A ACTION AND LIMIT LEVELS FOR AIR QUALITY AND NOISE

Appendix A - Action and Limit Levels

Location	Action Level, μg/m ³	Limit Level, µg/m ³
AM2	346	500

Table A-1Action and Limit Levels for 1-Hour TSP

Table A-2Action and Limit Levels for 24-Hour TSP

Location	Action Level, µg/m ³	Limit Level, µg/m ³
AM2(A)	157	260

Table A-3 Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. *70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B COPIES OF CALIBRATION CERTIFCATES

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



File No. MA13056/13/0006

Station AM2(A) - Ng Wah Catholic Secondary School						
Date:	17-May-18	_	Next Due Date:	16-Jul-18	Operator:	MH
Equipment No.:	A-01-13	_	Model No.:	TE-5170	Serial No.:	1352
			Ambient (Condition		
Temperatu	ire, Ta (K)	305.2	Pressure, Pa (mmHg)	759.3	
)			

Orifice Transfer Standard Information					
Serial No.	2896	Slope, mc	0.0585	Intercept, bc	-0.00045
Last Calibration Date:	13-Feb-18	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$			
Next Calibration Date:	13-Feb-19		Qstd = ${[\Delta H x]}$	(Pa/760) x (298/Ta)] ^{1/2} -bc	} / mc

	en en fregerikeren bereitigen, die	Calibration (of TSP Sampler	, en ser a se	방법을 물을 가 한 것이 들었는 것을 수 없는 것을 수 있는 것을 수 있다. 않는 것을 것을 것을 것을 것을 수 있는 것을 수 있다. 않는 것을 수 있는 것을 수 있는 것을 것을 수 있는 것을 수 있는 것을 수 있는 것을 수 있다. 않는 것을 것을 것을 것을 것 같이 않는 것을 것 같이 않는 것을 것 않는 것을 것 않는 것을 것 않는 것 않는 것 않는 것	
Calibration		Orfice		HVS		
Point	∆H (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/760) x (298/Ta)] ^{1/2} Y-axis	
1	12.6	3.51	59.91	8.0	2.79	
2	10.8	3.25	55.46	6.8	2.58	
3	8.0	2.79	47.74	4.9	2.19	
4	5,4	2.30	39.22	3.3	1.79	
5	3.4	1.82	31.12	2.3	1.50	
Slope , mw =			Intercept, bw =	0.0433		
Correlation c	oefficient* =	0.9982), check and recalibrate.	Intercept, bw =	0.0433		
Correlation c	oefficient* =	0.9982), check and recalibrate.	Intercept, bw = - Calculation	0.0433		
Correlation c *If Correlation C	oefficient* = Coefficient < 0.990	0.9982), check and recalibrate.	-	0.0433		
Correlation c *If Correlation C From the TSP Fi	oefficient* = Coefficient < 0.990	0,9982), check and recalibrate. Set Point	-	0.0433		
Correlation c *If Correlation C From the TSP Fi	oefficient* = Coefficient < 0.990	0.9982), check and recalibrate. Set Point urve, take Qstd = 43 CFM	Calculation			

Remarks:

hei Conducted by: <u>UB Mar 42</u> Signature: Date: 2018 Checked by: W K Jang Signature: Kusan 2018 Date:

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



File No. MA13056/13/0007

.

Station	AM2(A) - Ng Wah C	atholic Secondary School				
Date:	14-Jul-18	Next Due Date:	13-Sep-18	Operator:	MH	
Equipment No.:	A-01-13	Model No.:	TE-5170	Serial No.:	1352	


		Ambient Condition	
Temperature, Ta (K)	299.3	Pressure, Pa (mmHg)	755.8

Orifice Transfer Standard Information					
Serial No.	2896	Slope, mc	0.0585	Intercept, bc	-0.00045
Last Calibration Date:	13-Feb-18		mc x Qstd + h	$bc = [\Delta H x (Pa/760) x (298/Ta)]$	a)] ^{1/2}
Next Calibration Date:	13-Feb-19		$Qstd = \{ [\Delta H] \}$	x (Pa/760) x (298/Ta)] ^{1/2} -bc}	/ mc

		Calibration (of TSP Sampler		
Calibration	Orfice			HVS	
Point	∆H (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/760) x (298/Ta)] ^{1/2} Y-axis
1	12.5	3.52	60.12	7.9	2.80
2	10.9	3.29	56.14	6.8	2.59
3	7.8	2.78	47.49	5.2	2.27
4	5.5	. 2.33	39.88	3.4	1.83
5	3.3	1.81	30.89	2.1	1.44
Slope , mw =					
		Set Point	Calculation	a gir ne a reelen.	
From the TSP F	ield Calibration C	urve, take Qstd = 43 CFM			
From the Regres	ssion Equation, the	e "Y" value according to			
		$\mathbf{m}\mathbf{w} \ge \mathbf{Q}\mathbf{s}\mathbf{t}\mathbf{d} + \mathbf{b}\mathbf{w} = [\Delta \mathbf{W}]$	V x (Pa/760) x (2	298/Ta)] ^{1/2}	
Therefore, S	et Point; W = (m	w x Qstd + bw 2 x (760 / Pa) x (Ta / 298) =	4.07	

Remarks:

	1		
Conducted by: 12 Mars 422-Signature:	hli	Date:	14/7/2018
Checked by: WK-7ang Signature:	Kupt	Date:	14/7/2018
·			



Tisch Environmental, Inc. 145 South Miami Avenue

Village of Cleves, OH 45002

<u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Mr. W.K. Tang

Test Report No.:	28394E
Date of Issue:	2018-02-25
Date Received:	2018-02-24
Date Tested:	2018-02-24
Date Completed:	2018-02-25
Next Due Date:	2018-08-24
Page:	1 of 2

ATTN:

Certificate of Calibration

Item for calibration:

Description Manufacturer Model No. Serial No. : Weather Stations, Vantage Pro2: Davis Instruments: 6152CUK: AK130520006

Test conditions:

Room Temperature Relative Humidity : 17-22 degree Celsius : 40-70 %

Test Specifications:

1. Performance check of anemometer

2. Performance check of wind direction sensor

Methodology:

In-house method with reference anemometer (RS232 Integral Vane Digital Anemometer)

PREPARED AND CHECKED BY: For and On Behalf of **WELLAB Ltd.**

PATRICK TSE Laboratory Manager



TEST REPORT

Test Report No.:	28394E
Date of Issue:	2018-02-25
Date Received:	2018-02-24
Date Tested:	2018-02-24
Date Completed:	2018-02-25
Next Due Date:	2018-08-24
Page:	2 of 2

Results:

1. Performance check of anemometer

Air Velo	Difference D (m/s)	
Instrument Reading (V1)	D = V1 - V2	
2.00	2.00	0.00

2. Performance check of wind direction sensor

Wind Dire	ection (°)	Difference D (°)
Instrument Reading (W1)	Reference Value (W2)	D = W1 - W2
0	0	0
45.1	45	0.1
90	90	0
135.2	135	0.2
180.3	180	0.3
224.8	225	-0.2
270	270	0
315.1	315	0.1
360	360	0



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

	1.4.100000
Test Report No .:	29026A
Date of Issue:	2018-06-11
Date Received:	2018-06-08
Date Tested:	2018-06-08
Date Completed:	2018-06-11
Next Due Date:	2018-08-10
Page:	1 of 1

ATTN:

Mr. W. K. Tang

Certificate of Calibration

Item for Calibration:	
Description	: Handheld Particle Counter
Manufacturer	: Hal Technology
Model No.	: Hal-HPC301
Serial No.	: 3011701016
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 5 minutes
Equipment No.	: A-27-03
Test Conditions:	
Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	1.239

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



TEST REPORT **APPLICANT: Cinotech Consultants Limited** Test Report No.: 29026B Date of Issue: Room 1710, Technology Park, 2018-06-11 18 On Lai Street, Date Received: 2018-06-08 Date Tested: Shatin, NT, Hong Kong 2018-06-08 Date Completed: 2018-06-11 Next Due Date: 2018-08-10 1 of 1 ATTN: Mr. W. K. Tang Page: **Certificate of Calibration Item for Calibration:** Description : Handheld Particle Counter : Hal Technology Manufacturer Model No. : Hal-HPC301 Serial No. : 3011701017 Flow rate : 0.1 cfm Zero Count Test : 0 count per 5 minutes : A-27-04 Equipment No. **Test Conditions:** : 17-22 degree Celsius Room Temperature **Relative Humidity** : 40-70% **Test Specifications & Methodology:** 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc. 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler. **Results:**

Correlation Factor (CF)	1.204

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Mr. W. K. Tang

Test Report No.:	29026C
Date of Issue:	2018-06-11
Date Received:	2018-06-08
Date Tested:	2018-06-08
Date Completed:	2018-06-11
Next Due Date:	2018-08-10
Page:	1 of 1

ATTN:

Certificate of Calibration

Item for Calibration:	
Description	: Handheld Particle Counter
Manufacturer	: Hal Technology
Model No.	: Hal-HPC301
Serial No.	: 3011701012
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 5 minutes
Equipment No.	: A-27-07
Test Conditions:	
Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

	(01)	1 000		1
Correlation Factor	(C'EA	1 1930		I
Contration ratio		1.2.37		I

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No .:	C/N/170915A
Date of Issue:	2017-09-18
Date Received:	2017-09-15
Date Tested:	2017-09-15
Date Completed:	2017-09-18
Next Due Date:	2018-09-17
Page:	1 of 1

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 955
Serial No.	: 12563
Microphone No.	: 34377
Equipment No.	: N-08-03

Test conditions:

Room Temperatre Relative Humidity : 22 degree Celsius : 60%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



WELLAB LIMITED Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No .:	C/N/170825
Date of Issue:	2017-08-28
Date Received:	2017-08-25
Date Tested:	2017-08-25
Date Completed:	2017-08-28
Next Due Date:	2018-08-27
Page:	1 of 1

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Descripti	on	: 'SVANTEK'	Integrating Sound Level Meter
Manufac	turer	: SVANTEK	
Model N	o.	: SVAN 957	
Serial No).	: 21455	
Microph	one No.	: 43730	
Equipme	nt No.	: N-08-07	
Test conditions:			
Room Te	emperatre	: 23 degree Ce	lsius
Relative	Humidity	: 60 %	

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



WELLAB LIMITED Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	C/N/170915C
Date of Issue:	2017-09-18
Date Received:	2017-09-15
Date Tested:	2017-09-15
Date Completed:	2017-09-18
Next Due Date:	2018-09-17
Page:	1 of 1

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 977
Serial No.	: 45482
Microphone No.	: 63626
Equipment No.	: N-08-14

Test conditions:

Room Temperatre Relative Humidity : 22 degree Celsius : 60%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

WELLAB 匯 Testing & Research 力 WELLAB LIMITED Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

2018-12-17

1 of 1

TEST REPORT

APPLICANT:Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong KongTest Report No.:C/N/171215
Date of Issue:
2017-12-18
Date Received:
2017-12-15
Date Tested:
2017-12-15
Date Completed:
2017-12-18

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Description Manufacturer Model No. Serial No. Equipment No.

: Sound & Vibration Analyser : BSWA : BSWA 801 : 35924 : N-13-01

Page:

Next Due Date:

Test conditions:

Room Temperatre Relative Humidity : 20 degree Celsius : 64%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	• 114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



WELLAB LIMITED Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong KongTest Report No.:C.ContextDate of Issue:
Date Received:
2020ContextDate Received:
Date Context20ContextDate Received:
Date Context20ContextDate Received:
Date Context20ContextDate Received:
Date Context20ContextDate Received:
Date Context20ContextDate Received:
Date Context20ContextDate Received:
Date Received:
Date Context20ContextDate Received:
Date Received:

Test Report No .:	C/N/171215B
Date of Issue:	2017-12-18
Date Received:	2017-12-15
Date Tested:	2017-12-15
Date Completed:	2017-12-18
Next Due Date:	2018-12-17
Page:	1 of 1

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Description Manufacturer Model-No. Serial No. Equipment No. : Sound & Vibration Analyser : BSWA : BSWA 801 : 35927 : N-13-03

Test conditions:

Room Temperatre Relative Humidity : 20 degree Celsius : 64%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



WELLAB L1MITED Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

	TEST	REPOR	T	
APPLICANT:	Cinotech Consultants l	Limited	Test Report No.:	C/N/170929
	Room 1710, Technolog	y Park,	Date of Issue:	2017-09-30
	18 On Lai Street,		Date Received:	2017-09-29
	Shatin, NT, Hong Kong	g	Date Tested:	2017-09-29
			Date Completed:	2017-09-30
			Next Due Date:	2018-09-29
ATTN:	Mr. W.K. Tang		Page:	1 of 1
Item for calibr	ation:			
	Description	: Acoustic	al Calibrator	
	Manufacturer	: SVANTI	ΞK	
	Model No.	: SV30A		
	Serial No.	: 24803		
	Equipment No.	: N-09-03		
Test conditions	:			

Room Temperatre Relative Humidity

: 21 degree Celsius : 60 %

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	$114.0 \pm 0.1 \text{ dB}$

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

alille

PATRICK TSE Laboratory Manager



WELLAB LIMITED Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT				
APPLICANT:	Cinotech Consultants L Room 1710, Technology		Test Report No.: Date of Issue:	C/N/170929B 2017-09-30
	18 On Lai Street,		Date Received:	2017-09-29
	Shatin, NT, Hong Kong		Date Tested:	2017-09-29
			Date Completed:	2017-09-30
			Next Due Date:	2018-09-29
ATTN:	Mr. W.K. Tang		Page:	1 of 1
Item for calibr	ation:			
	Description	: Acoustic	al Calibrator	
	Manufacturer	: SVANTE	ΞK	
	Model No.	: SV30A		
	Serial No.	: 24780		
	Equipment No.	: N-09-05		
Test conditions	8:			
	Room Temperatre Relative Humidity	: 21 degree : 60 %	e Celsius	

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PÁTRICK TSE

Laboratory Manager

APPENDIX C WEATHER INFORMATION

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
1 July 2018	30.2	77	4.1
2 July 2018	29.5	81	2.1
3 July 2018	29.7	81	15.4
4 July 2018	30.3	78	3.4
5 July 2018	30	78	1.5
6 July 2018	30.1	80	5
7 July 2018	29	84	5.2
8 July 2018	28.2	88	14.4
9 July 2018	28.2	85	11.3
10 July 2018	29	80	1.3
11 July 2018	29.6	74	-
12 July 2018	30	77	Trace
13 July 2018	26.7	93	50.4
14 July 2018	27	91	52.7
15 July 2018	26.6	89	67.4
16 July 2018	28.2	81	5.8
17 July 2018	30	78	6.5
18 July 2018	27.7	88	29.6
19 July 2018	27.9	87	17.3

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
20 July 2018	28.2	87	7.1
21 July 2018	29.5	75	-
22 July 2018	29	76	Trace
23 July 2018	28.4	87	30.8
24 July 2018	29.8	80	0.1
25 July 2018	29.4	83	2.7
26 July 2018	29.6	82	3.4
27 July 2018	29.8	78	0.3
28 July 2018	30.2	75	-
29 July 2018	30.2	73	-
30 July 2018	30.4	74	-
31 July 2018	30.2	76	3.3

* The above information was extracted from the daily weather summary by Hong Kong Observatory.

** Trace means rainfall less than 0.05 mm

II. Mean Wind Speed and Wind Direction				
Date	Time	Wind Speed m/s	Direction	
1-Jul-2018	00:00	2	NE	
1-Jul-2018	01:00	2	NNE	
1-Jul-2018	02:00	2	NNE	
1-Jul-2018	03:00	2	NE	
1-Jul-2018	04:00	1.9	ENE	
1-Jul-2018	05:00	1.9	ESE	
1-Jul-2018	06:00	1.9	ESE	
1-Jul-2018	07:00	1.5	Е	
1-Jul-2018	08:00	1.2	ENE	
1-Jul-2018	09:00	1.5	SSE	
1-Jul-2018	10:00	1.2	S	
1-Jul-2018	11:00	1.8	ESE	
1-Jul-2018	12:00	2.2	Е	
1-Jul-2018	13:00	1.8	NNE	
1-Jul-2018	14:00	1.9	ENE	
1-Jul-2018	15:00	1.7	ENE	
1-Jul-2018	16:00	1.7	SSW	
1-Jul-2018	17:00	1.2	Ν	
1-Jul-2018	18:00	1	Ν	
1-Jul-2018	19:00	0.9	ENE	
1-Jul-2018	20:00	0.6	NE	
1-Jul-2018	21:00	0.7	WNW	
1-Jul-2018	22:00	0.9	WNW	
1-Jul-2018	23:00	0.7	W	
2-Jul-2018	00:00	1.1	W	
2-Jul-2018	01:00	0.9	W	
2-Jul-2018	02:00	0.9	WNW	
2-Jul-2018	03:00	1	W	
2-Jul-2018	04:00	0.9	WSW	
2-Jul-2018	05:00	0.7	WNW	
2-Jul-2018	06:00	0.5	WNW	
2-Jul-2018	07:00	0.5	W	
2-Jul-2018	08:00	0.7	W	
2-Jul-2018	09:00	1.3	WSW	
2-Jul-2018	10:00	1.4	W	
2-Jul-2018	11:00	1.4	W	
2-Jul-2018	12:00	1.8	W	

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	irection	
	2-Jul-2018	13:00	1.6	W
	2-Jul-2018	14:00	1.3	W
	2-Jul-2018	15:00	1.2	SW
	2-Jul-2018	16:00	1.1	W
	2-Jul-2018	17:00	1	W
	2-Jul-2018	18:00	0.7	W
	2-Jul-2018	19:00	0.5	SW
	2-Jul-2018	20:00	0.8	Е
	2-Jul-2018	21:00	0.6	W
	2-Jul-2018	22:00	0.8	W
	2-Jul-2018	23:00	0.6	Ν
	3-Jul-2018	00:00	0.6	ENE
	3-Jul-2018	01:00	0.6	Ν
	3-Jul-2018	02:00	0.9	Ν
	3-Jul-2018	03:00	1.1	ESE
	3-Jul-2018	04:00	1.3	NNE
	3-Jul-2018	05:00	1.1	NE
	3-Jul-2018	06:00	0.9	NNE
	3-Jul-2018	07:00	0.8	Е
	3-Jul-2018	08:00	1.1	ENE
	3-Jul-2018	09:00	1.6	NNE
	3-Jul-2018	10:00	1.8	Ν
	3-Jul-2018	11:00	1.9	NE
	3-Jul-2018	12:00	1.8	NNE
	3-Jul-2018	13:00	1.8	NNE
	3-Jul-2018	14:00	1.7	NNE
	3-Jul-2018	15:00	1.8	NNE
	3-Jul-2018	16:00	1.6	ENE
	3-Jul-2018	17:00	1.5	ENE
	3-Jul-2018	18:00	1.3	ENE
	3-Jul-2018	19:00	1	Е
	3-Jul-2018	20:00	0.6	Ν
	3-Jul-2018	21:00	0.5	ENE
	3-Jul-2018	22:00	0.9	ENE
	3-Jul-2018	23:00	1	ENE
	4-Jul-2018	00:00	1.1	ESE
	4-Jul-2018	01:00	0.9	NNE
	4-Jul-2018	02:00	1	NE

II.	Mean Wind	Speed and Wind D	irection	
	4-Jul-2018	03:00	1	NE
	4-Jul-2018	04:00	1	SSE
	4-Jul-2018	05:00	1	NNE
	4-Jul-2018	06:00	1.3	ENE
	4-Jul-2018	07:00	1.1	NE
	4-Jul-2018	08:00	1.2	NE
	4-Jul-2018	09:00	1.6	Е
	4-Jul-2018	10:00	2.8	ENE
	4-Jul-2018	11:00	2.7	ENE
	4-Jul-2018	12:00	2.9	ENE
	4-Jul-2018	13:00	2.8	ENE
	4-Jul-2018	14:00	2.7	NNE
	4-Jul-2018	15:00	2.6	ENE
	4-Jul-2018	16:00	2.2	NE
	4-Jul-2018	17:00	2.2	NE
	4-Jul-2018	18:00	1.8	ENE
	4-Jul-2018	19:00	1.4	ENE
	4-Jul-2018	20:00	1.2	Ν
	4-Jul-2018	21:00	1.5	NE
	4-Jul-2018	22:00	1.6	NNE
	4-Jul-2018	23:00	1.4	SSW
	5-Jul-2018	00:00	1.5	Ν
	5-Jul-2018	01:00	1.6	Е
	5-Jul-2018	02:00	1.3	WSW
	5-Jul-2018	03:00	1.5	WNW
	5-Jul-2018	04:00	1.7	SW
	5-Jul-2018	05:00	1.9	SW
	5-Jul-2018	06:00	1.7	WSW
	5-Jul-2018	07:00	2	SW
	5-Jul-2018	08:00	2.3	SW
	5-Jul-2018	09:00	2.7	WSW
	5-Jul-2018	10:00	2.7	WSW
	5-Jul-2018	11:00	3.2	SW
	5-Jul-2018	12:00	3.1	WNW
	5-Jul-2018	13:00	3.1	SE
	5-Jul-2018	14:00	3.1	SE
	5-Jul-2018	15:00	3.2	ESE
	5-Jul-2018	16:00	3.1	ESE

II. Mea	an Wind	Speed and Wind D	Direction	
5-Jul-2	018	17:00	2.8	W
5-Jul-2	018	18:00	2.5	SSW
5-Jul-2	018	19:00	1.9	SSW
5-Jul-2	018	20:00	1.9	SSW
5-Jul-2	018	21:00	1.9	SW
5-Jul-2	018	22:00	2.1	SSW
5-Jul-2	018	23:00	2	SW
6-Jul-2	018	00:00	1.7	SW
6-Jul-2	018	01:00	1.8	SW
6-Jul-2	018	02:00	1.9	WNW
6-Jul-2	018	03:00	2.1	WNW
6-Jul-2	018	04:00	1.9	Е
6-Jul-2	018	05:00	1.8	ENE
6-Jul-2	018	06:00	2	WSW
6-Jul-2	018	07:00	1.8	WNW
6-Jul-2	018	08:00	2	SW
6-Jul-2	018	09:00	2.5	WSW
6-Jul-2	018	10:00	2.6	SW
6-Jul-2	018	11:00	2.8	WSW
6-Jul-2	018	12:00	2.6	WNW
6-Jul-2	018	13:00	2.7	N
6-Jul-2	018	14:00	2.8	SSW
6-Jul-2	018	15:00	2.7	S
6-Jul-2	018	16:00	2.7	SW
6-Jul-2	018	17:00	2.6	WSW
6-Jul-2	018	18:00	2.3	SW
6-Jul-2	018	19:00	2.2	WNW
6-Jul-2	018	20:00	2	WNW
6-Jul-2	018	21:00	1.8	WSW
6-Jul-2	018	22:00	1.9	SW
6-Jul-2	018	23:00	1.9	SW
7-Jul-2	018	00:00	2.2	WNW
7-Jul-2	018	01:00	2.2	WNW
7-Jul-2	018	02:00	2	WNW
7-Jul-2	018	03:00	2.2	WNW
7-Jul-2	018	04:00	2.3	WNW
7-Jul-2	018	05:00	2.1	W
7-Jul-2	018	06:00	2	WNW

II.	Mean Wind	Speed and Wind D	virection	
	7-Jul-2018	07:00	1.7	WNW
	7-Jul-2018	08:00	2.1	W
	7-Jul-2018	09:00	2.3	W
	7-Jul-2018	10:00	2.3	W
	7-Jul-2018	11:00	2.2	SSW
	7-Jul-2018	12:00	2.5	W
	7-Jul-2018	13:00	2.5	W
	7-Jul-2018	14:00	1.9	W
	7-Jul-2018	15:00	2.1	WNW
	7-Jul-2018	16:00	1.9	W
	7-Jul-2018	17:00	1.9	W
	7-Jul-2018	18:00	2	WNW
	7-Jul-2018	19:00	2	WNW
	7-Jul-2018	20:00	1.7	SSW
	7-Jul-2018	21:00	1.6	SW
	7-Jul-2018	22:00	1.8	N
	7-Jul-2018	23:00	1.4	N
	8-Jul-2018	00:00	1.4	N
	8-Jul-2018	01:00	1.4	NNW
	8-Jul-2018	02:00	1.4	NNW
	8-Jul-2018	03:00	1.4	NW
	8-Jul-2018	04:00	1.5	W
	8-Jul-2018	05:00	1.4	W
	8-Jul-2018	06:00	1.4	SSW
	8-Jul-2018	07:00	1.5	W
	8-Jul-2018	08:00	1.7	ENE
	8-Jul-2018	09:00	2.2	NE
	8-Jul-2018	10:00	2.1	NE
	8-Jul-2018	11:00	2.5	NE
	8-Jul-2018	12:00	2.6	ENE
	8-Jul-2018	13:00	2.7	ENE
	8-Jul-2018	14:00	2.7	ENE
	8-Jul-2018	15:00	2.4	Е
	8-Jul-2018	16:00	2.4	SE
	8-Jul-2018	17:00	2	SSE
	8-Jul-2018	18:00	1.6	SSE
	8-Jul-2018	19:00	1.5	WSW
	8-Jul-2018	20:00	1.3	S

II.	Mean Wind	Speed and Wind D	Direction	
	8-Jul-2018	21:00	1.4	SSW
	8-Jul-2018	22:00	1.4	W
	8-Jul-2018	23:00	1.3	SSE
	9-Jul-2018	00:00	1.3	SSE
	9-Jul-2018	01:00	1.2	ENE
	9-Jul-2018	02:00	1.3	N
	9-Jul-2018	03:00	1.5	NNE
	9-Jul-2018	04:00	1.6	NNE
	9-Jul-2018	05:00	1.5	ESE
	9-Jul-2018	06:00	1.3	ESE
	9-Jul-2018	07:00	1.4	ESE
	9-Jul-2018	08:00	1.5	ENE
	9-Jul-2018	09:00	1.8	Е
	9-Jul-2018	10:00	1.9	NNE
	9-Jul-2018	11:00	1.9	SSE
	9-Jul-2018	12:00	2	NNE
	9-Jul-2018	13:00	2	NE
	9-Jul-2018	14:00	2	ENE
	9-Jul-2018	15:00	1.6	ENE
	9-Jul-2018	16:00	1.7	N
	9-Jul-2018	17:00	1.2	ENE
	9-Jul-2018	18:00	1	ENE
	9-Jul-2018	19:00	0.7	NE
	9-Jul-2018	20:00	0.7	NNE
	9-Jul-2018	21:00	0.9	ENE
	9-Jul-2018	22:00	0.8	NE
	9-Jul-2018	23:00	0.6	ENE
	10-Jul-2018	00:00	0.6	Е
	10-Jul-2018	01:00	0.7	NE
	10-Jul-2018	02:00	0.6	NNE
	10-Jul-2018	03:00	0.6	NE
	10-Jul-2018	04:00	0.5	NNE
	10-Jul-2018	05:00	0.5	NNE
	10-Jul-2018	06:00	0.6	NNE
	10-Jul-2018	07:00	0.5	NNE
	10-Jul-2018	08:00	0.5	NNE
	10-Jul-2018	09:00	1.2	NNE
	10-Jul-2018	10:00	1.5	NNE

II.	Mean Wind	Speed and Wind D	Direction	
	10-Jul-2018	11:00	2.2	NNE
	10-Jul-2018	12:00	2	NE
	10-Jul-2018	13:00	2.2	NNE
	10-Jul-2018	14:00	2	NE
	10-Jul-2018	15:00	1.8	NE
	10-Jul-2018	16:00	1.8	NE
	10-Jul-2018	17:00	1.7	NE
	10-Jul-2018	18:00	1.4	NE
	10-Jul-2018	19:00	1.3	ENE
	10-Jul-2018	20:00	1.5	ENE
	10-Jul-2018	21:00	1.4	ENE
	10-Jul-2018	22:00	1.4	SE
	10-Jul-2018	23:00	1.6	NE
	11-Jul-2018	00:00	1.4	ENE
	11-Jul-2018	01:00	1.5	SSE
	11-Jul-2018	02:00	1.4	SSE
	11-Jul-2018	03:00	1.4	ENE
	11-Jul-2018	04:00	1.3	ENE
	11-Jul-2018	05:00	1.2	ESE
	11-Jul-2018	06:00	1.5	SSE
	11-Jul-2018	07:00	1.4	ESE
	11-Jul-2018	08:00	1.4	ESE
	11-Jul-2018	09:00	1.8	S
	11-Jul-2018	10:00	1.7	S
	11-Jul-2018	11:00	1.8	W
	11-Jul-2018	12:00	2	WSW
	11-Jul-2018	13:00	1.9	ESE
	11-Jul-2018	14:00	2	ENE
	11-Jul-2018	15:00	2.1	Е
	11-Jul-2018	16:00	2	SSE
	11-Jul-2018	17:00	1.8	NNE
	11-Jul-2018	18:00	1.8	ESE
	11-Jul-2018	19:00	1.8	ENE
	11-Jul-2018	20:00	1.8	SSE
	11-Jul-2018	21:00	1.6	ESE
	11-Jul-2018	22:00	2	Е
	11-Jul-2018	23:00	1.8	SSE
	12-Jul-2018	00:00	1.8	S

II.	Mean Wind	Speed and Wind D	irection	
	12-Jul-2018	01:00	1.4	ESE
	12-Jul-2018	02:00	1.1	SW
	12-Jul-2018	03:00	1.2	SW
	12-Jul-2018	04:00	1.1	WNW
	12-Jul-2018	05:00	0.9	W
	12-Jul-2018	06:00	1	WNW
	12-Jul-2018	07:00	1.1	N
	12-Jul-2018	08:00	1	NNE
	12-Jul-2018	09:00	1.2	WSW
	12-Jul-2018	10:00	1.6	WSW
	12-Jul-2018	11:00	1.8	W
	12-Jul-2018	12:00	1.7	W
	12-Jul-2018	13:00	1.4	W
	12-Jul-2018	14:00	1.5	W
	12-Jul-2018	15:00	1.7	WSW
	12-Jul-2018	16:00	1.9	NE
	12-Jul-2018	17:00	1.7	NE
	12-Jul-2018	18:00	1.4	NE
	12-Jul-2018	19:00	1.2	WNW
	12-Jul-2018	20:00	1.1	NE
	12-Jul-2018	21:00	0.9	NE
	12-Jul-2018	22:00	1.1	NE
	12-Jul-2018	23:00	1.2	W
	13-Jul-2018	00:00	1	WSW
	13-Jul-2018	01:00	0.9	WNW
	13-Jul-2018	02:00	0.6	WNW
	13-Jul-2018	03:00	0.9	NE
	13-Jul-2018	04:00	1.1	NNE
	13-Jul-2018	05:00	0.9	ENE
	13-Jul-2018	06:00	0.7	SE
	13-Jul-2018	07:00	0.7	NE
	13-Jul-2018	08:00	0.8	ENE
	13-Jul-2018	09:00	1.6	ENE
	13-Jul-2018	10:00	2.1	NE
	13-Jul-2018	11:00	2.8	ESE
	13-Jul-2018	12:00	2.7	ESE
	13-Jul-2018	13:00	2.8	Е
	13-Jul-2018	14:00	2.5	S

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	irection	
	13-Jul-2018	15:00	2.4	Е
	13-Jul-2018	16:00	2	SE
	13-Jul-2018	17:00	1.9	Е
	13-Jul-2018	18:00	1.7	SE
	13-Jul-2018	19:00	1.3	SE
	13-Jul-2018	20:00	1	W
	13-Jul-2018	21:00	0.8	SW
	13-Jul-2018	22:00	1	WSW
	13-Jul-2018	23:00	0.8	SW
	14-Jul-2018	00:00	0.9	NNE
	14-Jul-2018	01:00	1.2	SSW
	14-Jul-2018	02:00	1.2	ESE
	14-Jul-2018	03:00	1.4	WNW
	14-Jul-2018	04:00	1.7	SE
	14-Jul-2018	05:00	1.7	SSE
	14-Jul-2018	06:00	1.7	ESE
	14-Jul-2018	07:00	1.7	WNW
	14-Jul-2018	08:00	1.8	ENE
	14-Jul-2018	09:00	2	ENE
	14-Jul-2018	10:00	2.4	N
	14-Jul-2018	11:00	2.5	NNE
	14-Jul-2018	12:00	2.8	NE
	14-Jul-2018	13:00	2.7	NE
	14-Jul-2018	14:00	2.3	WNW
	14-Jul-2018	15:00	2.4	WNW
	14-Jul-2018	16:00	2.7	WNW
	14-Jul-2018	17:00	2.5	Ν
	14-Jul-2018	18:00	1.8	Ν
	14-Jul-2018	19:00	1.9	SW
	14-Jul-2018	20:00	1.7	W
	14-Jul-2018	21:00	1.6	W
	14-Jul-2018	22:00	1.6	W
	14-Jul-2018	23:00	1.6	WNW
	15-Jul-2018	00:00	1.6	WSW
	15-Jul-2018	01:00	1.7	N
	15-Jul-2018	02:00	1.6	Е
	15-Jul-2018	03:00	1.4	ENE
	15-Jul-2018	04:00	1.7	W

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	irection	
	15-Jul-2018	05:00	1.9	W
	15-Jul-2018	06:00	1.8	WSW
	15-Jul-2018	07:00	1.9	NNE
	15-Jul-2018	08:00	1.8	NE
	15-Jul-2018	09:00	2	NE
	15-Jul-2018	10:00	2.2	WNW
	15-Jul-2018	11:00	2.1	W
	15-Jul-2018	12:00	2.1	W
	15-Jul-2018	13:00	2.2	SSW
	15-Jul-2018	14:00	2.3	SSW
	15-Jul-2018	15:00	2.5	SSE
	15-Jul-2018	16:00	2.2	NNW
	15-Jul-2018	17:00	1.7	WNW
	15-Jul-2018	18:00	1.6	NNW
	15-Jul-2018	19:00	1.2	NE
	15-Jul-2018	20:00	1.2	NE
	15-Jul-2018	21:00	1.2	WNW
	15-Jul-2018	22:00	1.2	WNW
	15-Jul-2018	23:00	1.4	W
	16-Jul-2018	00:00	1.2	NW
	16-Jul-2018	01:00	1.3	SSW
	16-Jul-2018	02:00	1.3	W
	16-Jul-2018	03:00	1.3	WSW
	16-Jul-2018	04:00	1.4	NNE
	16-Jul-2018	05:00	1.5	W
	16-Jul-2018	06:00	1.4	W
	16-Jul-2018	07:00	1.5	W
	16-Jul-2018	08:00	1.4	W
	16-Jul-2018	09:00	1.7	W
	16-Jul-2018	10:00	2	W
	16-Jul-2018	11:00	1.9	WNW
	16-Jul-2018	12:00	2.3	W
	16-Jul-2018	13:00	2.2	ESE
	16-Jul-2018	14:00	2	WNW
	16-Jul-2018	15:00	2.5	WSW
	16-Jul-2018	16:00	2.3	ESE
	16-Jul-2018	17:00	1.9	NNW
	16-Jul-2018	18:00	1.9	WSW

II.	Mean Wind	Speed and Wind D	irection	
	16-Jul-2018	19:00	1.2	SE
	16-Jul-2018	20:00	1	SE
	16-Jul-2018	21:00	1.1	WNW
	16-Jul-2018	22:00	0.8	NNE
	16-Jul-2018	23:00	0.9	NNW
	17-Jul-2018	00:00	0.9	NW
	17-Jul-2018	01:00	0.9	NW
	17-Jul-2018	02:00	1.3	S
	17-Jul-2018	03:00	1.3	SW
	17-Jul-2018	04:00	1.3	WNW
	17-Jul-2018	05:00	1	WNW
	17-Jul-2018	06:00	0.9	NW
	17-Jul-2018	07:00	1.1	NNW
	17-Jul-2018	08:00	1.2	NW
	17-Jul-2018	09:00	1.4	ESE
	17-Jul-2018	10:00	1.9	ESE
	17-Jul-2018	11:00	2.2	S
	17-Jul-2018	12:00	2.2	SE
	17-Jul-2018	13:00	2.3	S
	17-Jul-2018	14:00	2.3	SW
	17-Jul-2018	15:00	2.5	S
	17-Jul-2018	16:00	2.5	NNW
	17-Jul-2018	17:00	2	S
	17-Jul-2018	18:00	2	ENE
	17-Jul-2018	19:00	1.9	NNE
	17-Jul-2018	20:00	1.9	NNE
	17-Jul-2018	21:00	1.7	WNW
	17-Jul-2018	22:00	1.6	WNW
	17-Jul-2018	23:00	1.5	W
	18-Jul-2018	00:00	1.5	WNW
	18-Jul-2018	01:00	1.5	WNW
	18-Jul-2018	02:00	1.7	WNW
	18-Jul-2018	03:00	1.5	NW
	18-Jul-2018	04:00	1.6	NE
	18-Jul-2018	05:00	1.4	NE
	18-Jul-2018	06:00	1.6	NNE
	18-Jul-2018	07:00	1.5	NNE
	18-Jul-2018	08:00	1.6	NNE

II. Mean Wind Speed and Wind Direction

II.	Mean Wind	Speed and Wind D	irection	
	18-Jul-2018	09:00	2	NNE
	18-Jul-2018	10:00	2.4	ENE
	18-Jul-2018	11:00	2.6	ENE
	18-Jul-2018	12:00	2.4	ENE
	18-Jul-2018	13:00	2.6	NNE
	18-Jul-2018	14:00	2.6	NNE
	18-Jul-2018	15:00	2.5	ENE
	18-Jul-2018	16:00	2.2	NNE
	18-Jul-2018	17:00	1.8	NNE
	18-Jul-2018	18:00	1.4	ENE
	18-Jul-2018	19:00	1.4	ESE
	18-Jul-2018	20:00	1.2	Е
	18-Jul-2018	21:00	0.9	SSW
	18-Jul-2018	22:00	0.9	SSE
	18-Jul-2018	23:00	1.1	SSW
	19-Jul-2018	00:00	1.2	SSW
	19-Jul-2018	01:00	0.9	Е
	19-Jul-2018	02:00	1.3	ESE
	19-Jul-2018	03:00	1.3	SW
	19-Jul-2018	04:00	1.4	Ν
	19-Jul-2018	05:00	1.4	ESE
	19-Jul-2018	06:00	1.4	S
	19-Jul-2018	07:00	1.4	SE
	19-Jul-2018	08:00	1.8	WNW
	19-Jul-2018	09:00	1.8	Е
	19-Jul-2018	10:00	2	SSW
	19-Jul-2018	11:00	2	W
	19-Jul-2018	12:00	2.2	ENE
	19-Jul-2018	13:00	1.9	WSW
	19-Jul-2018	14:00	1.9	SW
	19-Jul-2018	15:00	2.3	ENE
	19-Jul-2018	16:00	2.2	ESE
	19-Jul-2018	17:00	2.1	ENE
	19-Jul-2018	18:00	1.5	ENE
	19-Jul-2018	19:00	1.4	NE
	19-Jul-2018	20:00	1	Ν
	19-Jul-2018	21:00	1	W
	19-Jul-2018	22:00	1.4	SSW

II.	Mean Wind	Speed and Wind D	irection	
	19-Jul-2018	23:00	1.2	NE
	20-Jul-2018	00:00	1.3	SW
	20-Jul-2018	01:00	1.2	SW
	20-Jul-2018	02:00	1.3	W
	20-Jul-2018	03:00	1.2	SE
	20-Jul-2018	04:00	1.4	WNW
	20-Jul-2018	05:00	1.4	WNW
	20-Jul-2018	06:00	1.5	WNW
	20-Jul-2018	07:00	1.3	W
	20-Jul-2018	08:00	1.7	W
	20-Jul-2018	09:00	1.9	SSE
	20-Jul-2018	10:00	2.5	S
	20-Jul-2018	11:00	2.6	SSE
	20-Jul-2018	12:00	2.5	SW
	20-Jul-2018	13:00	2.4	Е
	20-Jul-2018	14:00	2.5	NE
	20-Jul-2018	15:00	2.2	SSW
	20-Jul-2018	16:00	2	Е
	20-Jul-2018	17:00	1.6	SW
	20-Jul-2018	18:00	1.4	W
	20-Jul-2018	19:00	1.4	WSW
	20-Jul-2018	20:00	1.2	WSW
	20-Jul-2018	21:00	1.2	SSW
	20-Jul-2018	22:00	1.3	S
	20-Jul-2018	23:00	1.3	W
	21-Jul-2018	00:00	1.2	W
	21-Jul-2018	01:00	1.1	SW
	21-Jul-2018	02:00	1.3	S
	21-Jul-2018	03:00	1.4	W
	21-Jul-2018	04:00	1.2	W
	21-Jul-2018	05:00	1.4	W
	21-Jul-2018	06:00	1.8	W
	21-Jul-2018	07:00	1.7	WNW
	21-Jul-2018	08:00	1.7	WNW
	21-Jul-2018	09:00	1.7	WNW
	21-Jul-2018	10:00	2.1	WNW
	21-Jul-2018	11:00	2.3	WNW
	21-Jul-2018	12:00	2.4	Ν

II.	Mean Wind	Speed and Wind D	irection	
	21-Jul-2018	13:00	2.5	W
	21-Jul-2018	14:00	2.6	WNW
	21-Jul-2018	15:00	2.8	WNW
	21-Jul-2018	16:00	2.4	WNW
	21-Jul-2018	17:00	2.1	W
	21-Jul-2018	18:00	1.7	N
	21-Jul-2018	19:00	1.6	WNW
	21-Jul-2018	20:00	1.4	ENE
	21-Jul-2018	21:00	1.3	WSW
	21-Jul-2018	22:00	1.3	SW
	21-Jul-2018	23:00	1.4	SW
	22-Jul-2018	00:00	1.4	WNW
	22-Jul-2018	01:00	1.5	WNW
	22-Jul-2018	02:00	1.5	S
	22-Jul-2018	03:00	1.6	S
	22-Jul-2018	04:00	1.4	S
	22-Jul-2018	05:00	1.4	WSW
	22-Jul-2018	06:00	1.4	W
	22-Jul-2018	07:00	1.5	SW
	22-Jul-2018	08:00	1.8	WNW
	22-Jul-2018	09:00	1.7	SW
	22-Jul-2018	10:00	2	SW
	22-Jul-2018	11:00	2.3	SSW
	22-Jul-2018	12:00	2.1	SW
	22-Jul-2018	13:00	2	W
	22-Jul-2018	14:00	2.1	ENE
	22-Jul-2018	15:00	2.2	ENE
	22-Jul-2018	16:00	2	NW
	22-Jul-2018	17:00	1.7	NE
	22-Jul-2018	18:00	1.6	Е
	22-Jul-2018	19:00	1.1	Ν
	22-Jul-2018	20:00	1.4	Ν
	22-Jul-2018	21:00	1.5	N
	22-Jul-2018	22:00	1.7	ENE
	22-Jul-2018	23:00	1.9	SSE
	23-Jul-2018	00:00	1.8	NE
	23-Jul-2018	01:00	1.7	NE
	23-Jul-2018	02:00	1.5	Е

II.	Mean Wind	Speed and Wind D	irection	
	23-Jul-2018	03:00	1.5	ENE
	23-Jul-2018	04:00	1.5	ENE
	23-Jul-2018	05:00	1.4	ENE
	23-Jul-2018	06:00	1.5	ENE
	23-Jul-2018	07:00	1.5	ENE
	23-Jul-2018	08:00	1.7	NNE
	23-Jul-2018	09:00	1.9	NNE
	23-Jul-2018	10:00	2.4	N
	23-Jul-2018	11:00	2.7	Ν
	23-Jul-2018	12:00	2.5	NNE
	23-Jul-2018	13:00	2.4	NNE
	23-Jul-2018	14:00	2.6	NE
	23-Jul-2018	15:00	2.6	N
	23-Jul-2018	16:00	2.5	NE
	23-Jul-2018	17:00	2.5	NNE
	23-Jul-2018	18:00	2	NNE
	23-Jul-2018	19:00	1.7	NNE
	23-Jul-2018	20:00	1.6	S
	23-Jul-2018	21:00	1.4	WNW
	23-Jul-2018	22:00	1.4	W
	23-Jul-2018	23:00	1.4	WNW
	24-Jul-2018	00:00	1.4	WNW
	24-Jul-2018	01:00	1.5	NW
	24-Jul-2018	02:00	1.6	Е
	24-Jul-2018	03:00	1.8	NE
	24-Jul-2018	04:00	1.9	NNE
	24-Jul-2018	05:00	2	NE
	24-Jul-2018	06:00	1.6	S
	24-Jul-2018	07:00	1.5	S
	24-Jul-2018	08:00	1.9	WNW
	24-Jul-2018	09:00	2	WSW
	24-Jul-2018	10:00	2.6	WSW
	24-Jul-2018	11:00	2.6	WNW
	24-Jul-2018	12:00	2.6	W
	24-Jul-2018	13:00	2.7	W
	24-Jul-2018	14:00	2.4	WNW
	24-Jul-2018	15:00	2.5	Е
	24-Jul-2018	16:00	2.3	WNW

II.	Mean Wind	Speed and Wind D	Direction	
	24-Jul-2018	17:00	2	W
	24-Jul-2018	18:00	1.6	W
	24-Jul-2018	19:00	1.3	W
	24-Jul-2018	20:00	1.4	W
	24-Jul-2018	21:00	1.4	SW
	24-Jul-2018	22:00	1.5	SSW
	24-Jul-2018	23:00	1.4	SSW
	25-Jul-2018	00:00	1.4	SSW
	25-Jul-2018	01:00	1.4	N
	25-Jul-2018	02:00	1.2	WNW
	25-Jul-2018	03:00	1.1	WNW
	25-Jul-2018	04:00	1.2	WNW
	25-Jul-2018	05:00	0.9	WSW
	25-Jul-2018	06:00	1	WSW
	25-Jul-2018	07:00	1	WSW
	25-Jul-2018	08:00	1.4	W
	25-Jul-2018	09:00	1.9	W
	25-Jul-2018	10:00	2.3	WSW
	25-Jul-2018	11:00	2.6	SW
	25-Jul-2018	12:00	2.6	NNE
	25-Jul-2018	13:00	2.3	N
	25-Jul-2018	14:00	2.6	SW
	25-Jul-2018	15:00	2.5	NNE
	25-Jul-2018	16:00	2.2	W
	25-Jul-2018	17:00	1.8	W
	25-Jul-2018	18:00	1.5	WNW
	25-Jul-2018	19:00	1.4	WSW
	25-Jul-2018	20:00	1.4	W
	25-Jul-2018	21:00	1.3	WSW
	25-Jul-2018	22:00	1.6	W
	25-Jul-2018	23:00	1.8	WSW
	26-Jul-2018	00:00	1.3	W
	26-Jul-2018	01:00	1.4	Е
	26-Jul-2018	02:00	1.4	SW
	26-Jul-2018	03:00	1.4	WSW
	26-Jul-2018	04:00	1.3	SW
	26-Jul-2018	05:00	1.5	SW
	26-Jul-2018	06:00	1.4	W

II.	Mean Wind	Speed and Wind D	irection	
	26-Jul-2018	07:00	1.6	W
	26-Jul-2018	08:00	1.6	W
	26-Jul-2018	09:00	1.8	W
	26-Jul-2018	10:00	1.9	NNE
	26-Jul-2018	11:00	2.4	NNE
	26-Jul-2018	12:00	2.7	NE
	26-Jul-2018	13:00	2.8	W
	26-Jul-2018	14:00	2.5	W
	26-Jul-2018	15:00	2.6	SW
	26-Jul-2018	16:00	2.6	SW
	26-Jul-2018	17:00	2.3	SW
	26-Jul-2018	18:00	1.9	WSW
	26-Jul-2018	19:00	1.7	W
	26-Jul-2018	20:00	1.4	WNW
	26-Jul-2018	21:00	1.4	W
	26-Jul-2018	22:00	1.3	WNW
	26-Jul-2018	23:00	1.6	W
	27-Jul-2018	00:00	1.6	ESE
	27-Jul-2018	01:00	1.4	W
	27-Jul-2018	02:00	1.4	WSW
	27-Jul-2018	03:00	1.5	WSW
	27-Jul-2018	04:00	1.4	W
	27-Jul-2018	05:00	1.5	SW
	27-Jul-2018	06:00	1.3	SW
	27-Jul-2018	07:00	1.7	SW
	27-Jul-2018	08:00	1.7	SW
	27-Jul-2018	09:00	1.9	SW
	27-Jul-2018	10:00	2	W
	27-Jul-2018	11:00	2.5	W
	27-Jul-2018	12:00	2.7	W
	27-Jul-2018	13:00	2.7	W
	27-Jul-2018	14:00	2.6	WSW
	27-Jul-2018	15:00	2.5	WSW
	27-Jul-2018	16:00	2.5	SSW
	27-Jul-2018	17:00	2.2	NE
	27-Jul-2018	18:00	1.8	SE
	27-Jul-2018	19:00	1.5	SSE
	27-Jul-2018	20:00	1.6	SW

II.	Mean Wind	Speed and Wind D	irection	
	27-Jul-2018	21:00	1.7	ENE
	27-Jul-2018	22:00	1.5	NNW
	27-Jul-2018	23:00	1.6	SSE
	28-Jul-2018	00:00	1.8	SSE
	28-Jul-2018	01:00	1.8	SE
	28-Jul-2018	02:00	1.9	Ν
	28-Jul-2018	03:00	1.7	WNW
	28-Jul-2018	04:00	1.6	ENE
	28-Jul-2018	05:00	1.5	ENE
	28-Jul-2018	06:00	1.6	ESE
	28-Jul-2018	07:00	1.7	Е
	28-Jul-2018	08:00	1.9	SW
	28-Jul-2018	09:00	2.2	SSE
	28-Jul-2018	10:00	2.2	SW
	28-Jul-2018	11:00	2.6	SW
	28-Jul-2018	12:00	2.6	NNE
	28-Jul-2018	13:00	2.3	SSW
	28-Jul-2018	14:00	2.3	W
	28-Jul-2018	15:00	2.3	W
	28-Jul-2018	16:00	2.4	ENE
	28-Jul-2018	17:00	2.2	WNW
	28-Jul-2018	18:00	1.9	ENE
	28-Jul-2018	19:00	1.5	Ν
	28-Jul-2018	20:00	1.5	Ν
	28-Jul-2018	21:00	1.6	Ν
	28-Jul-2018	22:00	1.5	NNE
	28-Jul-2018	23:00	1.8	SSW
	29-Jul-2018	00:00	1.7	NE
	29-Jul-2018	01:00	2	W
	29-Jul-2018	02:00	2	WNW
	29-Jul-2018	03:00	2.2	ESE
	29-Jul-2018	04:00	1.7	SE
	29-Jul-2018	05:00	1.8	SSW
	29-Jul-2018	06:00	1.6	ESE
	29-Jul-2018	07:00	1.4	SW
	29-Jul-2018	08:00	1.4	WSW
	29-Jul-2018	09:00	1.6	SSW
	29-Jul-2018	10:00	2.1	WSW

II.	Mean Wind	Speed and Wind D	pirection	
	29-Jul-2018	11:00	2.2	WSW
	29-Jul-2018	12:00	2.1	SW
	29-Jul-2018	13:00	2.3	W
	29-Jul-2018	14:00	2.3	WSW
	29-Jul-2018	15:00	2.2	W
	29-Jul-2018	16:00	2.2	SW
	29-Jul-2018	17:00	2.2	SSW
	29-Jul-2018	18:00	1.8	W
	29-Jul-2018	19:00	1.4	NNE
	29-Jul-2018	20:00	1.1	Ν
	29-Jul-2018	21:00	1.2	WNW
	29-Jul-2018	22:00	1.4	NE
	29-Jul-2018	23:00	1.3	ESE
	30-Jul-2018	00:00	1.3	Е
	30-Jul-2018	01:00	1.4	SSE
	30-Jul-2018	02:00	1.4	ENE
	30-Jul-2018	03:00	1.5	NE
	30-Jul-2018	04:00	1.5	ENE
	30-Jul-2018	05:00	1.5	SW
	30-Jul-2018	06:00	1.4	SW
	30-Jul-2018	07:00	1.3	NNE
	30-Jul-2018	08:00	1.7	NNE
	30-Jul-2018	09:00	2.1	W
	30-Jul-2018	10:00	2.3	WNW
	30-Jul-2018	11:00	2.8	WNW
	30-Jul-2018	12:00	3.2	WSW
	30-Jul-2018	13:00	2.6	WNW
	30-Jul-2018	14:00	2.8	Ν
	30-Jul-2018	15:00	2.9	SW
	30-Jul-2018	16:00	2.5	NNE
	30-Jul-2018	17:00	2.2	WSW
	30-Jul-2018	18:00	2	Ν
	30-Jul-2018	19:00	1.6	N
	30-Jul-2018	20:00	1.6	NNE
	30-Jul-2018	21:00	1.5	NE
	30-Jul-2018	22:00	1.8	NE
	30-Jul-2018	23:00	1.8	SE
	31-Jul-2018	00:00	1.9	NE

II. Mean Wind	Speed and Wind D	irection	
31-Jul-2018	01:00	1.8	Ν
31-Jul-2018	02:00	1.7	Ν
31-Jul-2018	03:00	1.9	SE
31-Jul-2018	04:00	1.6	SE
31-Jul-2018	05:00	1.5	NE
31-Jul-2018	06:00	1.7	NE
31-Jul-2018	07:00	1.5	ESE
31-Jul-2018	08:00	1.4	ESE
31-Jul-2018	09:00	1.9	SSE
31-Jul-2018	10:00	1.9	SSE
31-Jul-2018	11:00	1.8	NE
31-Jul-2018	12:00	2	ENE
31-Jul-2018	13:00	2	Е
31-Jul-2018	14:00	2	ENE
31-Jul-2018	15:00	2.1	ESE
31-Jul-2018	16:00	1.8	NE
31-Jul-2018	17:00	1.8	ENE
31-Jul-2018	18:00	2	NE
31-Jul-2018	19:00	1.9	NE
31-Jul-2018	20:00	1.9	NNE
31-Jul-2018	21:00	2	ENE
31-Jul-2018	22:00	1.9	NE
31-Jul-2018	23:00	1.9	ESE

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron Area Impact Air and Noise Monitoring Schedule for July 2018

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul
		1 hr TSP X3 [AM2] Noise [M4]	Noise [M3, M5(C)] 24hr TSP AM2(A)			
8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	13-Jul	14-Jul
	1 hr TSP X3 [AM2] Noise [M4]	Noise [M3, M5(C)] 24hr TSP AM2(A)				1 hr TSP X3 [AM2]
15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul
	24hr TSP AM2(A)	Noise [M3, M5(C)]			1 hr TSP X3 [AM2] Noise [M4] 24hr TSP AM2(A)	
22-Jul	23-Jul	24-Jul	25-Jul	26-Jul	27-Jul	28-Jul
	Noise [M3, M5(C)]			1 hr TSP X3 [AM2] Noise [M4] 24hr TSP AM2(A)		
29-Jul	30-Jul	31-Jul				

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Statio

Noise Monitoring Station

AM2 - Lee Kau Yan Memorial School AM2(A) - Ng Wah Catholic Secondary School M3 - Cognitio College M4 - Lee Kau Yan Memorial School M5(C) - Mercy Grace's Home

Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron Area Tentative Impact Air and Noise Monitoring Schedule for August 2018

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Aug	2-Aug	3-Aug	4-Aug
			1 hr TSP X3 [AM2] Noise [M4] 24hr TSP AM2(A)	Noise [M3, M5(C)]		
5-Aug	6-Aug	7-Aug	8-Aug	9-Aug	10-Aug	11-Aug
		1 hr TSP X3 [AM2] Noise [M4] 24hr TSP AM2(A)	Noise [M3, M5(C)]			
12-Aug	13-Aug	14-Aug	15-Aug	16-Aug	17-Aug	18-Aug
	1 hr TSP X3 [AM2] Noise [M4] 24hr TSP AM2(A)	Noise [M3, M5(C)]				1 hr TSP X3 [AM2] 24hr TSP AM2(A)
19-Aug	20-Aug	21-Aug	22-Aug	23-Aug	24-Aug	25-Aug
	Noise [M3, M5(C)]				1 hr TSP X3 [AM2] Noise [M4] 24hr TSP AM2(A)	
26-Aug	27-Aug	28-Aug	29-Aug	30-Aug	31-Aug	
				1 hr TSP X3 [AM2] Noise [M3, M4, M5(C)] 24hr TSP AM2(A)		

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Statio


Noise Monitoring Station

AM2 - Lee Kau Yan Memorial School AM2(A) - Ng Wah Catholic Secondary School M3 - Cognitio College M4 - Lee Kau Yan Memorial School M5(C) - Mercy Grace's Home

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix E - 1-hour TSP Monitoring Results

Location AM2 - Lee Kau Yan Memorial School						
Date	Time	Weather	Particulate Concentration (µg/m3)			
3-Jul-18	8:55	Cloudy	111.2			
3-Jul-18	9:55	Cloudy	105.6			
3-Jul-18	10:55	Cloudy	114.8			
9-Jul-18	13:10	Sunny	131.1			
9-Jul-18	14:10	Sunny	144.7			
9-Jul-18	15:10	Sunny	142.3			
14-Jul-18	13:10	Cloudy	150.0			
14-Jul-18	14:10	Cloudy	154.6			
14-Jul-18	15:10	Cloudy	167.0			
20-Jul-18	13:05	Sunny	201.5			
20-Jul-18	14:05	Sunny	208.9			
20-Jul-18	15:05	Sunny	211.2			
26-Jul-18	13:05	Sunny	129.6			
26-Jul-18	14:05	Sunny	137.2			
26-Jul-18	15:05	Sunny	136.1			
		Average	149.7			
		Maximum	211.2			
		Minimum	105.6			




APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix F - 24-hour TSP Monitoring Results

Location AM2(A) - Ng Wah C	Catholic Secondary School
----------------------------	---------------------------

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m ³ /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
4-Jul-18	Cloudy	302.4	754.9	3.2364	3.3199	0.0835	1944.2	1968.2	24.0	1.22	1.22	1.22	1755.5	47.6
10-Jul-18	Sunny	302.3	757.2	2.9863	3.0554	0.0691	1992.2	2016.2	24.0	1.22	1.22	1.22	1758.5	39.3
16-Jul-18	Cloudy	300.1	756.2	3.2951	3.3589	0.0638	2040.2	2064.2	24.0	1.22	1.22	1.22	1759.0	36.3
20-Jul-18	Cloudy	302.5	759.8	2.9890	3.0434	0.0544	2088.2	2112.2	24.0	1.22	1.22	1.22	1756.1	31.0
26-Jul-18	Sunny	303.4	757.5	3.2945	3.3477	0.0532	2136.2	2160.2	24.0	1.22	1.22	1.22	1750.9	30.4
													Min	30.4
													Max	47.6




APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix G - Noise Monitoring Results

Location M3 -	Location M3 - Cognitio College									
				Unit: dB (A) (30-min)						
Date	Time	Weather	Mea	sured Noise I	_evel	Background Noise	Construction Noise Level			
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}			
4-Jul-18	13:00	Sunny	77.4	78.4	75.0	77.0	66.8			
10-Jul-18	13:00	Sunny	77.6	78.4	76.4	77.2	67.0			
17-Jul-18	13:00	Sunny	77.8	82.9	70.3	77.9	77.8 Measured \leq Background			
23-Jul-18	13:00	Cloudy	77.4	78.8	75.1	77.1	65.6			

Location M4 - Lee Kau Yan Memorial School							
					Ur	nit: dB (A) (30-min)	
Date	Time	Weather	Mea	sured Noise I	Level	Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}
3-Jul-18	13:45	Cloudy	76.5	77.7	74.2		76.5 Measured \leq Baseline
9-Jul-18	14:15	Sunny	75.6	76.9	74.0	76.7	75.6 Measured \leq Baseline
20-Jul-18	13:15	Sunny	75.1	76.8	70.2	70.7	75.1 Measured \leq Baseline
26-Jul-18	13:15	Sunny	75.3	76.6	73.8		75.3 Measured \leq Baseline

Location M5(Location M5(C) - Mercy Grace's Home								
				Unit: dB (A) (30-min)					
Date	Time	Weather	Mea	sured Noise I	_evel	Background Noise	Construction Noise Level		
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}		
4-Jul-18	11:00	Rainy	75.2	77.0	74.9	75.3	75.2 Measured \leq Background		
10-Jul-18	11:30	Sunny	75.6	77.2	73.1	75.9	75.6 Measured \leq Background		
17-Jul-18	11:30	Sunny	77.4	79.0	76.0	76.5	70.1 Measured \leq Background		
23-Jul-18	12:00	Cloudy	76.9	78.1	73.0	76.5	66.3		



APPENDIX H SUMMARY OF EXCEEDANCE

Appendix H – Summary of Exceedance

Exceedance Report for Contract No. KL/2015/02

- (A) Exceedance Report for Air Quality (NIL in the reporting month)
- (B) Exceedance Report for Construction Noise (NIL in the reporting month)
- (C) Exceedance Report for Landscape and Visual (NIL in the reporting month)

APPENDIX I SITE AUDIT SUMMARY

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	180703
Date	3 July 2018
Time	14:00-16:00

Ref. No.	Non Compliance	Related
Nel. No.	Non-Compliance	Item No
	None identified	-
D A H		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	- Following up on previous audit sections, the deficiencies were improved/rectified by the Contractor	

	Name	Signature	Date
Recorded by	Victor Wong	AAA	3 July 2018
Checked by	Dr. Priscilla Choy	hE	3 July 2018

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	180711
Date	11 July 2018
Time	09:30-11:30

		Related Item No.
Ref. No.	Non-Compliance	
-	None identified	_
		Related Item No.
Ref. No.	Remarks/Observations	
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
180711-R01	Stockpile should be covered to avoid dust generation (Portion 1)	C 7
	D. Noise	
	• No environmental deficiency was identified during site inspection.	· · · · · · · · · · · · · · · · · · ·
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	• No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	*
	- Following up on previous audit sections, the deficiencies were improved/rectified by the Contractor	

	Name	Signature	Date
Recorded by	Victor Wong	AT	11 July 2018
Checked by	Dr. Priscilla Choy	WIL	11 July 2018
		<u> </u>	· · · · · · · · · · · · · · · · · · ·

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	180716
Date	16 July 2018
Time	14:00-16:00

		Related Item No.
Ref. No.	Non-Compliance	
-	None identified	-
		Related Item No.
Ref. No.	Remarks/Observations	
	B. Water Quality	
180716-001	• Silty water should be diverted to sedimentation tank before discharging (B5).	B 3
	C. Air Quality	
	No environmental deficiency was identified during site inspection	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	- Following up on previous audit sections, the deficiencies were improved/rectified by the Contractor	

	Name	Signature	Date
Recorded by	Victor Wong	AAT	16 July 2018
Checked by	Dr. Priscilla Choy	WIT	16 July 2018

ł

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	180723
Date	23 July 2018
Time	14:00-16:00

		Related Item No.
Ref. No.	Non-Compliance	
-	None identified	-
		Related Item No.
Ref. No.	Remarks/Observations	
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	· · · · · · · · · · · · · · · · · · ·
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	- Following up on previous audit sections, the deficiencies were improved/rectified by the Contractor	

	Name	Signature	Date
Recorded by	Andy Chan	Andy	23 July 2018
Checked by	Dr. Priscilla Choy	KE	24 July 2018

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	180730	
Date	30 July 2018	
Time	14:00-15:00	

Ref. No.	Non-Compliance	Related Item No.
Nel, 110.	None identified	
-		**
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	- Following up on previous audit sections, the deficiencies were improved/rectified by the Contractor	

Name	Signature	Date
Victor Wong	-HRG-	30 July 2018
Dr. Priscilla Choy	NZ	30 July 2018
	Victor Wong	Victor Wong

APPENDIX J EVENT ACTION PLANS

Event/Action Plan for Air Quality

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Notify Contractor.	1. Rectify any unacceptable practice;
exceeded by	causes of exceedance;	by ET;		2. Amend working methods if
one sampling	2. Inform Contactor, IEC and ER;	2. Check Contractor's working		appropriate.
	3. Repeat measurement to confirm finding.	method.		
Action Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Confirm receipt of notification	1. Discuss with ET and IEC on proper
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	remedial actions;
two or more	2. Inform Contractor, IEC and ER;	2. Check Contractor's working	2. Notify Contractor;	2. Submit proposals for remedial
consecutive	3. Increase monitoring frequency to daily;	method;	3. In consolidation with the IEC,	actions to ER and IEC within three
sampling	4. Discuss with IEC and Contractor on	3. Discuss with ET and Contractor on	agree with the Contractor on the	working days of notification;
	remedial actions required;	possible remedial measures;	remedial measures to be	3. Implement the agreed proposals;
	5. Assess the effectiveness of	4. Advise the ER on the effectiveness	implemented;	4. Amend proposal if appropriate.
	Contractor's remedial actions;	of the proposed remedial measures.	4. Supervise implementation of	
	6. If exceedance continues, arrange		remedial measures;	
	meeting with IEC and ER;		5. Conduct meeting with ET and	
	7. If exceedance stops, cease additional		IEC if exceedance continues.	
	monitoring.			
Limit Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Confirm receipt of notification	1. Take immediate action to avoid
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	further exceedance;
one sampling	2. Inform Contractor, IEC, ER, and EPD;	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET and IEC on proper
	3. Repeat measurement to confirm finding;	method;	3. In consolidation with the IEC,	remedial actions;
	4. Assess effectiveness of	3. Discuss with ET and Contractor on	agree with the Contractor on the	3. Submit proposals for remedial
	Contractor's remedial actions and keep	possible remedial measures;	remedial measures to be	actions to ER and IEC within three

	EPD, IEC and ER informed of	4. Advise the ER on the	implemented;	working days of notification;
	the results.	effectiveness of the proposed	4. Supervise implementation of	4. Implement the agreed proposals.
		remedial measures.	remedial measures;	
			5. Conduct meeting with ET and	
			IEC if exceedance continues.	
Limit Level being	1. Notify IEC, ER, Contractor and	1. Check monitoring data submitted	1. Confirm receipt of notification	1. Take immediate action to avoid
exceeded by	EPD;	by ET;	of exceedance in writing;	further exceedance;
two or more	2. Repeat measurement to confirm	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET, ER and IEC on
consecutive	findings;	method;	3. In consolidation with the IEC,	proper remedial actions;
sampling	3. Carry out analysis of Contractor's	3. Discuss amongst ER, ET, and	agree with the Contractor on the	3. Submit proposals for remedial
	working procedures to identify source and	Contractor on the potential remedial	remedial measures to be	actions to IEC within three working
	investigate the causes of exceedance;	actions;	implemented;	days of notification;
	4. Increase monitoring frequency to	4. Review Contractor's remedial	4. Supervise implementation of	4. Implement the agreed proposals;
	daily;	actions whenever necessary to	remedial measures;	5. Submit further remedial actions if
	5. Arrange meeting with IEC, ER	assure their effectiveness and	5. If exceedance continues,	problem still not under control;
	and Contractor to discuss the	advise the ER accordingly.	consider stopping the Contractor	6. Stop the relevant portion of works
	remedial actions to be taken;		to continue working on that	as instructed by the ER until the
	6. Assess effectiveness of		portion of work which causes the	exceedance is abated.
	Contractor's remedial actions and		exceedance until the	
	keep EPD, IEC and ER informed		exceedance is abated.	
	of the results;			
	7. If exceedance stops, cease additional			
	monitoring.			

Event/Action Plan for Construction Noise

EVENT	ACTION				
	ET	IEC	ER	CONTRACTOR	
Action Level	1. Notify ER, IEC and Contractor;	1. Review the investigation	1. Confirm receipt of	1. Submit noise mitigation	
being	2. Carry out investigation;	results submitted by the ET;	notification of failure in	proposals to IEC and ER;	
exceeded	3. Report the results of investigation	2. Review the proposed remedial	writing;	2. Implement noise mitigation	
	to the IEC, ER and Contractor;	measures by the Contractor and	2. Notify Contractor;	proposals.	
	4. Discuss with the IEC and	advise the ER accordingly;	3. In consolidation with the	(The above actions should be	
	Contractor on remedial measures	3. Advise the ER on the	IEC, agree with the	taken within 2 working days after	
	required;	effectiveness of the proposed	Contractor on the remedial	the exceedance is identified)	
	5. Increase monitoring frequency to	remedial measures.	measures to be implemented;		
	check mitigation effectiveness.	(The above actions should be	4. Supervise the		
	(The above actions should be taken	taken within 2 working days after	implementation of remedial		
	within 2 working days after the	the exceedance is identified)	measures.		
	exceedance is identified)		(The above actions should be		
			taken within 2 working days		
			after the exceedance is		
			identified)		
Limit Level	1. Inform IEC, ER, Contractor and	1. Discuss amongst ER, ET, and	1. Confirm receipt of	1. Take immediate action to	
being	EPD;	Contractor on the potential	notification of failure in	avoid further exceedance;	
exceeded	2. Repeat measurements to confirm	remedial actions;	writing;	2. Submit proposals for remedial	
	findings;	2. Review Contractor's remedial	2. Notify Contractor;	actions to IEC and ER within 3	
	3. Increase monitoring frequency;	actions whenever necessary to	3. In consolidation with the	working days of notification;	
	4. Identify source and investigate the	assure their effectiveness and	IEC, agree with the	3. Implement the agreed	
	cause of exceedance;	advise the ER accordingly.	Contractor on the remedial	proposals;	

5. Carry out analysis of Contractor's	(The above actions should be	measures to be implemented;	4. Submit further proposal if
	· ·	•	
working procedures;	taken within 2 working days after	4. Supervise the	problem still not under control;
6. Discuss with the IEC, Contractor	the exceedance is identified)	implementation of remedial	5. Stop the relevant portion of
and ER on remedial measures		measures;	works as instructed by the ER
required;		5. If exceedance continues,	until the exceedance is abated.
7. Assess effectiveness of		consider stopping the	(The above actions should be
Contractor's remedial actions and		Contractor to continue	taken within 2 working days after
keep IEC, EPD and ER informed of		working on that portion of	the exceedance is identified)
the results;		work which causes the	
8. If exceedance stops, cease		exceedance until the	
additional monitoring.		exceedance is abated.	
(The above actions should be taken		(The above actions should be	
within 2 working days after the		taken within 2 working days	
exceedance is identified)		after the exceedance is	
		identified)	

Event/Action Plan for Landscape and Visual

EVENT			ACTION			
ACTION LEVEL	ET	IEC	ER	CONTRACTOR		
Design Check	 Check final design conforms to the requirements of EP and prepare report. 	 Check report. Recommend remedial design if necessary 	1. Undertake remedial design if necessary			
Non-conformity on one occasion	 Identify Source Inform IEC and ER Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed 	 Check report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures. Check implementation of remedial measures. 	 Notify Contractor Ensure remedial measures are properly implemented 	 Amend working methods Rectify damage and undertake any necessary replacement 		
Repeated Non-conformity	1. Identify Source Inform IEC and	1. Check monitoring report	 Notify Contractor Ensure remedial measures are properly 	 Amend working methods Rectify damage and 		

	ER	2. Check Contractor's	implemented	undertake any necessary
:	2. Increase	working method		replacement
	monitoring	3. Discuss with ET and		
	frequency	Contractor on possible		
:	3. Discuss remedial	remedial measures		
	actions with IEC,	4. Advise ER on		
	ER and Contractor	effectiveness of		
	4. Monitor remedial	proposed remedial		
	actions until	measures		
	rectification has	5. Supervise		
	been completed	implementation of		
	5. If non-conformity	remedial measures.		
	stops, cease			
	additional			
	monitoring			

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

EIA Ref.	Recommended Mitigation Measures	Implementation
		Status
Construct	ion Air Quality	
S6.5	8 times daily watering of the work site with active dust emitting activities.	^
S6.8	Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation	
	measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative dust impacts.	
	• Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to	
	reduce dust emission.	*
	• Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying area should	
	have properly fitted side and tail boards.	^
	• Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened	
	and covered by a clean tarpaulin.	^
	• The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should	
	also be dampened if necessary before transportation.	^
	• The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways	
	insider the site. Onsite unpaved roads should be compacted and kept free of lose materials.	^
	Vehicle washing facilities should be provided at every vehicle exit point.	
	• The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with	^
	concrete, bituminous materials or hardcores.	^
	• Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road	
	surface wet.	^
	• Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the	
	three sides.	^
	• Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.	
		Λ

S6.8	•	DWFI compound for JVBC:	N/A
		A DWFI compound is proposed at the downstream of JVC to contain pollution in drainage systems entering the KTAC and KTTS by	
		interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities will form part of the	
		compounds to prevent any accumulation of sediment within the downstream section of JVBC and hence fully mitigate the potential odour	
		emissions from the headspace of JVBC near the existing discharge locations. The odour generating operations within the proposed desilting	
		compound will be fully enclosed and the odorous air will be collected and treated by high efficiency deodorizers before discharge to the	
		atmosphere.	
	•	Desilting compound for KTN:	N/A
		Two desilting compounds are proposed for KTN (at Site 1D6 and Site 1P1) to contain pollution in drainage systems entering the KTAC and	
		KTTS by interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities will form part of the	
		compounds to prevent any accumulation of sediment within the downstream section of KTN and hence fully mitigate the potential odour	
		emissions from the headspace of KTN near the existing discharge locations. The odour generating operations within the proposed desilting	
		compound will be fully enclosed and the odorous air will be collected and treated by high efficiency deodorizers before discharge to the	
		atmosphere.	
	•	Decking or reconstruction of KTN within apron area:	N/A
		It is proposed to deck the KTN or reconstruct the KTN within the former Apron area into Kai Tak River from the south of Road D1 to the	
		north of Road D2 along the existing alignment of KTN. The Kai Tak River will compose of a number of channels flowing with nonodorous	
		fresh water and THEES effluent. The channel flowing with THEES effluent will be designed with the width of water surface of not more	
		than 16m.	
	•	Localised maintenance dredging:	N/A
		Localised maintenance dredging should be conducted to provide water depth of not less than 3.5m over the whole of KTAC and KTTS. With	
		reference to the water depth data recorded during the odour survey, only some of the areas in the northern part of KTAC (i.e. to the north of	
		taxiway bridge) including the area near the northern edge of KTAC, the area near western bank of KTAC, and the area near the JVC	
		discharge have water depths shallower than 3.5m. The area involved would be about 40% of the northern KTAC and the dredging depth	
		required would be from about 2.7m to less than 1m. The maintenance dredging to be carried out prior to the occupation of any new	
		development in the immediate vicinity of KTAC to avoid potential localized odour impacts at the future ASRs during the maintenance	

	dredging operation.	
	Improvement of water circulation in KTAC and KTTS:	N/A
	600m gap opening at the northern part of the former Kai Tak runway, the water circulation in KTAC and KTTS would be substantially	
	improved. Together with the improvement in water circulation, the DO level in KTAC and KTTS would also be increased.	
	<u>In-situ sediment treatment by bioremediation:</u>	
	Bioremediation would be applied to the entire KTAC and KTTS.	N/A
Construc	ction Noise	
S7.8	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar	٨
	Bender, Concrete Pump, Generator and Water Pump.	
S7.9	Good Site Practice:	
	Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.	Λ
	• Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.	Λ
	• Mobile plant, if any, should be sited as far away from NSRs as possible.	
	• Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down	٨
	to a minimum.	٨
	• Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the	
	nearby NSRs.	Λ
	• Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction	
	activities.	٨
S7.9	Scheduling of Construction Works during School Examination Period	٨
S7.8	(i) Provision of low noise surfacing in a section of Road L2; and	N/A
	(ii) Provision of structural fins	N/A
S7.8	(i) Avoid the sensitive façade of class room facing Road L2 and L4; and	N/A
	(ii) Provision of low noise surfacing in a section of Road L2 & L4	N/A

S7.8	(i)	Provision of low noise surfacing in a section of Road L4 before occupation of Site 111; and	N/A
	(ii)	Setback of building about 5m from site boundary.	N/A
S7.8	Setbac	k of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2.	N/A
S7.8	(i)	avoid any sensitive façades with openable window facing the existing Kowloon City Road network; and Avoid the sensitive façade of	N/A
		class room facing Road L2 and L4; and	
	(ii)	for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or do not	N/A
		provide the facades with openable window.	
S7.8	(i)	avoid any sensitive facades with openable window facing the existing To Kwa Wan Road or	N/A
	(ii)	provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s) located at	N/A
		less than 55m away from To Kwa Wan Road to no more than 25m above ground	
S7.8	(i)	avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po Kong or other	٨
		alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to minimise the potential traffic	
		noise impacts from the slip road	
S7.8	All the	e ventilation fans installed in the below will be provided with silencers or acoustics treatment.	
	(i)	SPS	N/A
	(ii)	ESS	N/A
	(iii)	Tunnel Ventilation Shaft	N/A
	(iv)	EFTS depot	N/A
S7.8	Installa	ation of retractable roof or other equivalent measures	N/A
Constru	ction Wa	ter Quality	
S8.8	The fo	llowing mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including:	
	•	Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply;	N/A
	•	Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty pumps;	N/A
	•	An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and	
	•	For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should be provided	N/A
		so that swift actions could be taken in case of malfunction of unmanned facilities	N/A

S8.8	Construction Phase	
50.0		
	Marine-based Construction	
	Capital and Maintenance Dredging for Cruise Terminal	
	Mitigation measures for construction of the proposed cruise terminal should follow those recommended in the approved EIA for CT Dredging.	N/A
S8.8	Fireboat Berth, Runway Opening and Road T2	
	Silt curtains should be deployed around the close grab dredger to minimize release of sediment and other contaminants for any dredging and filling	N/A
	activities in open water.	
S8.8	Dredging at and near the seawall area for construction of the public landing steps cum fireboat berth should be carried out at a maximum production	N/A
	rate of 1,000m ³ per day using one grab dredger.	
S8.8	The proposed construction method for runway opening should adopt an approach where the existing seawall at the runway will not be removed until	N/A
	completion of all excavation and dredging works for demolition of the runway. Thus, excavation of bulk fill and majority of the dredging works will	
	be carried out behind the existing seawall, and the sediment plume can be effectively contained within the works area. As there is likely some	
	accumulation of sediments alongside the runway, there will be a need to dredge the existing seabed after completion of all the demolition works.	
	Dredging alongside the 600m opening should be carried out at a maximum production rate of 2,000m ³ per day using one grab dredger.	
8.8	Dredging for Road T2 should be conducted at a maximum rate of 8,000m ³ per day (using four grab dredgers) whereas the sand filling should be	N/A
	conducted at a maximum rate of 2,000m3 per day (using two grab dredgers).	
8.8	Silt screens shall be applied to seawater intakes at WSD seawater intake.	N/A

S8.8	Land-based Construction	
	Construction Runoff	
	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff	
	related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures	
	which include:	
	• use of sediment traps	Λ
	adequate maintenance of drainage systems to prevent flooding and overflow	Λ
S8.8	Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed	Λ
	earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of	
	earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely,	
	exposed slope surfaces should be covered by tarpaulin or other means.	
S8.8	Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance. The	*
	boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches	
	should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should	
	incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the	
	guidelines in Appendix A1 of ProPECC PN 1/94.	
S8.8	Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m ³ capacity, are recommended as a	*
	general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle	
	multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	
S8.8	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m ³ should be covered with tarpaulin or	Λ
	similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any	
	drainage system.	
S8.8	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction	٨
	materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	
S8.8	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to	Λ
	be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty	

Appendix K – Summary	y of Implementation	Schedule of Mitigation	Measures for	Construction Phase
11 .		ð		

	surface runoff during storm events.	
S8.8	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water	N/A(1)
	drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	
S8.8	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on	^
	roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt	
	settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and	
	exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking	
	of soil and silty water to public roads and drains.	
S8.8	Drainage	
	It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps	Λ
	should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge	
	of effluent from the site into the sea	
S8.8	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled	Λ
	release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all	
	times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction	
	work has finished or the temporary diversion is no longer required.	
S8.8	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the	Λ
	storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ.	
S8.8	Sewage Effluent	
	Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The	٨
	construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers	
	of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The	
	Contractor should also be responsible for waste disposal and maintenance practices.	

S8.8	Stormwater Discharges	
	Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes	^
S8.8	Debris and Litter	
	In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur	^
S8.8	Construction Works at or in Close Proximity of Storm Culvert or Seafront	
	The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low.	^
S8.8	The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm	^
	culvert / nullah.	
S8.8	Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be	^
	located well away from any water courses during carrying out of the construction works	
S8.8	Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.	^
S8.8	Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.	٨
S8.8	Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.	٨
S8.8	Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts.	٨
	Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff.	
S8.8	Construction effluent, site run-off and sewage should be properly collected and/or treated.	٨
S8.8	Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at	N/A
	bottom and properly supported props to prevent adverse impact on the storm water quality.	
S8.8	Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage of	N/A
	construction materials.	
S8.8	Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea.	N/A

S8.8	Supervisory staff should be assigned to station on site to closely supervise and monitor the works	٨
S8.8	Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation.	N/A
Constru	iction Waste Management	
S9.5	Good Site Practices	
	It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations	
	for good site practices during the dredging activities include:	
	• Nomination of an approved person, such as a site manager, be responsible for good site practices, arrangements for collection and effective	^
	disposal to an appropriate facility, of all wastes generated at the site.	
	Training of site personnel in proper waste management and chemical waste handling procedures.	^
	Provision of sufficient waste disposal points and regular collection for disposal.	^
	• Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting	٨
	wastes in enclosed containers.	
	• A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).	٨
S9.5	Waste Reduction Measures	
	Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and	
	design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:	
	Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals	
	• Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and	^
	their proper disposal	^
	• Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated	
	from other general refuse generated by the work force	٨
	Any unused chemicals or those with remaining functional capacity should be recycled	
	• Proper storage and site practices to minimise the potential for damage or contamination of construction materials	٨

S9.5	Dredged Marine Sediment	
	The basic requirements and procedures for dredged mud disposal are specified under the ETWB TCW No. 34/2002. The management of the	N/A
	dredging, use and disposal of marine mud is monitored by the MFC, while the licensing of marine dumping is required under the Dumping at Sea	
	Ordinance and is the responsibility of the Director of Environmental Protection (DEP)	
S9.5	The dredged marine sediments would be loaded onto barges and transported to the designated disposal sites allocated by the MFC depending on	N/A
	their level of contamination. Sediment classified as Category L would be suitable for Type 1 - Open Sea Disposal. Contaminated sediment would	
	require either Type 1 - Open Sea Disposal (Dedicated Sites), Type 2 - Confined Marine Disposal, or Type 3 - Special Treatment / Disposal and must	
	be dredged and transported with great care in accordance with ETWB TCW No. 34/2002. Subject to the final allocation of the disposal sites by	
	MFC, the dredged contaminated sediment must be effectively isolated from the environment and disposed properly at the designated disposal site	
S9.5	It will be the responsibility of the contractor to satisfy the appropriate authorities that the contamination levels of the marine sediment to be dredged	
	have been analysed and recorded. According to the ETWB TCW No. 34/2002, this will involve the submission of a formal Sediment Quality Report	
	to the DEP, prior to the dredging contract being tendered. The contractor for the dredging works should apply for allocation of marine disposal sites	
	and all necessary permits from relevant authorities for the disposal of dredged sediment. During transportation and disposal of the dredged marine	
	sediments requiring Type 1, Type 2, or Type 3 disposal, the following measures should be taken to minimise potential impacts on water quality:	
	• Bottom opening of barges should be fitted with tight fitting seals to prevent leakage of material. Excess material should be cleaned from the	
	decks and exposed fittings of barges and hopper dredgers before the vessel is moved	N/A
	• Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation. Transport	
	barges or vessels should be equipped with automatic selfmonitoring devices as required under the Dumping at Sea Ordinance and as	N/A
	specified by the DEP	
	• Barges or hopper barges should not be filled to a level that would cause the overflow of materials or sediment laden water during loading or	
	transportation	N/A
S9.5	Construction and Demolition Material	
	Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact from handling	
	and transportation of C&D material. The mitigation measures include:	
	• Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal, the	^

	transient stockpiles should be located away from waterfront or storm drains as far as possible	
	• Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric	^
	• Skip hoist for material transport should be totally enclosed by impervious sheeting	^
	• Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site	Λ
	• The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with	^
	concrete, bituminous materials or hardcores	
	• The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure	^
	dust materials do not leak from the vehicle	
	• All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials	^
	wet	
	• The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation	^
	from unloading	
	When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less	^
	than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material	
	at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket	
	System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirements and implemented by an	
	Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for	
	auditing the results of the system.	
S9.5	Chemical Waste	
	After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on	^
	the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or	
	other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation	

S9.5	General	Refuse	
	General the contra	^	
	or leaching	ng into the marine environment, or creating odour nuisance or pest and vermin problem	
Constru	ction Land	lscape and Visual	
S13.9	CM1	All existing trees should be carefully protected during construction.	^
	CM2	Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to	^
		relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees	
		should be agreed prior to commencement of the work.	
	CM3	Control of night-time lighting.	N/A(1)
	CM4	Erection of decorative screen hoarding.	Λ

Remarks:

^	Compliance of mitigation measure
*	Recommendations were made during site audits but improved/rectified by the Contractor
#	Recommendations were made during site audits but has not yet been improved/rectified by the Contractor
•	Non-compliance but rectified by the Contractor
X	Non-compliance of mitigation measure
N/A	Not Applicable at this stage
N/A(1)	Not observed

APPENDIX L SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

EPD Complaint Ref No.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
17-34438	Dakota Drive and Olympic Avenue	23 October 2017	The complainant concerned about the dust emission when vehicle running on the dry surface outside Dakota Drive and Olympic Avenue. In addition, vehicles were not clear enough before leaving the construction site.	 In accordance with the information gathered in the investigation, construction activities were conducted with proper mitigation measures to minimize the dust impact arise from the construction site to the vicinity of this Project. Regular water spraying was provided to haul roads and unpaved areas within the site areas to reduce the dust impact arise from the construction site to the vicinity of this Project. The Contractor had also ensured vehicles and plants were wheel washed to be cleaned of mud and debris before leaving the construction site area. Therefore, the complaint is considered as non-project related. The following recommendations were made to further enhance the mitigation measures: Where practicable, to provide sheltered area on the top and three sides for stockpiles of dusty materials, or perform frequent water spraying so as to maintain the entire surface wet; Frequent checking and repair the gaps or broken tarpaulin sheets; and To provide a hard-surfaced road between any cleaning facility and the public Road 	Closed

Complaint Log

Remarks: No complaint was received in the reporting month.

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

Log Ref.Received DateDetails of Warning / Summons and Successful ProsecutionsInvestigation/Mitigation ActionStatusN/AN/AN/AN/AN/A

Warnings / Summons and Successful Prosecutions received

Remarks: No warning/summon and prosecution was received in the reporting month.

APPENDIX M SUMMARY OF WASTE GENERATION AND DISPOSAL RECORDS

Department:	CEDD
Contract No.:	KL/2015/02
Project :	Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area



Monthly Summary Waste Flow Table for 2018

									As	at 1 August 20)18
	A	ctual Quantitie	es of Inert C & I	D Materials Ge	Actual Quantities of C & D Wastes Generated Monthly						
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ Cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m³)	(in '000m ³)	(in '000m³)	(in '000m³)	(in '000m³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m³)
Jan	0	0	0	0	0	0	0	0	0	0	63
Feb	0	0	0	0	0	0	0	0	0	0	56
Mar	0	0	0	0	0	0	0	0	0	0	21
Apr	0	0	0	0	0	0	0	0	0	0	14
May	0	0	0	0	0	0	0	0	0	0	28
June	0	0	0	0	0	0	0	0	0	0	56
Sub-total	61614	0	0	0	61614	0	0	0	0	0	735
July Aug Sept Oct Nov Dec	0	0	0	0	0	0	0	0	0	0	56
Total	61614	0	0	0	61614	0	0	0	0	0	791

Forecast of Total Quantities of C&D Materials to be Generated from the Contract*										
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ Cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m³)	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m³)
63000	0	0	0	63000	0	0	0	0	0	2000

Notes: (1) The performance targets are given in PS clause 6(14).

(2) The waste flow table shall also include C & D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging material.

(4) The Contractor shall also submit the latest forcast of the total amount of C&D materials exected to be generated from the Works, together with a

braskdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or excreeding 50,00 m³. (PS Cleuse 25.02A(7) refers).