19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : fugro.com



76th CONSOLIDATED MONTHLY EM&A REPORT

February 2023

Client	:	Civil Engineering and Development Department, HKSAR
EP No.	:	EP-337/2009 – New Distributor Roads Serving the Planned Kai Tak Development Area
Contract No.	:	KLN/2016/05 – Independent Environmental Checker for Contract No. KL/2015/02 Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area
Report No.	:	0087/16/ED/1185

Prepared by	:	Wingo So
Reviewed by	:	Cyrus Lai
Certified by	:	d

Colin Yung Independent Environmental Checker Fugro Technical Services Limited

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

TABLE OF CONTENTS

EXE	CUTIVE SUMMARY	I
1.	INTRODUCTION	1
2.	ENVIRONMENTAL MONITORING AND AUDIT	5
3.	SITE INSPECTION	7
4.	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	8
5.	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	9
6.	FUTURE KEY ISSUES	10
7.	CONCLUSIONS	12

LIST OF APPENDICES

Appendix A	Monthly EM&A Report For Contract No. KL/2014/01 Kai Tak Development - Stage 2 Infrastructure works for Developments at Southern Part of the Former Runway
Appendix B	Monthly EM&A Report For Contract No. KL/2015/02 Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area

Appendix C Monthly EM&A Report For Contract No. ED/2018/05 Kai Tak Development – Stage 5B infrastructure works at the former north apron area

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

Fax

TUGRO

EXECUTIVE SUMMARY

1 Kwai On Road,

Kwai Chung, N.T., Hong Kong.

- i. This is 76th Consolidated Monthly EM&A Report which summaries the EM&A works undertaken by respective contract under EP-337/2009 within the period between 1 February and 28 February 2023.
- ii. The construction activities undertaken in the reporting month are summarized as follow:

Contract No. KL/2014/01:

• Architectural features works at ground floor open space;

: +852 2450 8032

E-mail : mcl@fugro.com

Website : fugro.com

- Defect rectification works of pedestrian streets;
- Minor E&M works;
- Installation of DCS louvres & Laying of paving blocks for footpath;
- Deck movement joint rectification, and;
- TTA implementation for minor works at Shing Fung Road.

Contract No. KL/2015/02:

- Carry out finishing works & E&M works inside subway
- Trench excavation for DN800 salt main and reinstation of the road pavement and the surface drain at TTA Stage 1
- Removal of traffic deck at TTA stage 4-1

Contract No. ED/2018/05:

- Erection of falseworks and working platform for decking of Elevated Walkway LW-02
- Pile cap construction works for lift and staircase of LW-02
- ELS and excavation works at Sa Po Road
- ELS modification at launching shaft for SB-01
- Erection of gantry crane at launching shaft for SB-01
- Construction of gantry footing at launching shaft for SB-01
- Construction works for Road L16
- Construction works for DCS
- Construction works for Olympic Avenue
- RC construction for Subway KS10 Lift and Staircase
- Renovation works for existing subways KS9, KS32 and KS10
- Pre-bored socket H-pile construction works for Slip Road S14

Breaches of the Action and Limit Levels

- iii. No Action / Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.
- iv. No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.
- v. No Limit Level exceedance was recorded for noise monitoring in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

vi. No complaint, notification of summons or prosecution was received for Contract No. KL/2014/01, Contract No. KL/2015/02, and Contract No. ED/2018/05 in this reporting month.

19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong.

_

Reporting Changes

vii. There was no reporting change in the reporting month.

Future Key Issues

viii. The potential environmental impacts for the coming month and the control measures are shown in **Table I**:

T-1.1. 1 O		In a constant from the set	O a sector of Marsula	
Table I Summar	/ OF KEV	Issues for the	Coming Month	and Control Measures

Major Impact Prediction	Control Measures		
Contract No. KL/2	014/01:		
Air quality impact (dust)	 Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. 		
Water quality impact (surface run-off)	 Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. 		
Noise Impact	 Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. 		
Waste/ Chemical Management	 Maintenance involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges. Chemical wastes should be hold by suitable containers with clear label and stored at a safe location. 		
Contract No. KL/2	015/02:		
Air quality impact (dust)	 Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with impervious materials or maintained wet; and Watering of any earth moving activities. 		
Water quality impact (surface run-off)	 Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. 		
Noise Impact	 Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. 		
Waste /Chemical	 Avoided oil leakage from PME Provided drip tray with adequate capacity and well maintained to chemical 		

Ш

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

FUGRO TECHNICAL SERVICES LIMITED

19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : fugro.com

Major Impact Prediction	Control Measures
Management	and oil containers
Contract No. ED/2	018/05:
Air Quality, Construction Noise, Water Quality, Chemical and Waste Management, Landscape and Visual	 Sufficient watering of the works site with the active dust emitting activities, Limitation of the speed for vehicles on unpaved site roads, Properly cover the stockpiles, Good maintenance to the plant and equipment, Use of quieter plant and Quality Powered Mechanical Equipment (QPME), Provide movable noise barriers, Appropriate desilting/ sedimentation devices provided on site for treatment before discharge, Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall, Onsite waste sorting and implementation of trip ticket system, Good management and control on construction waste reduction, Erection of decorative screen hoarding, Strictly following the Environmental Permits and Licenses, and Provide sufficient mitigation measures as recommended in Approved EIA Reports.

UGRO

Fugro

1. INTRODUCTION

1.1 Background

- 1.1.1 The Kai Tak Development is located in the south-eastern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- 1.1.2 A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 March 2009.
- 1.1.3 The EP-337/2009 was issued on 23 April 2009 for the new distributor roads serving the planned Kai Tak Development to the following scale and slope:
 - a) Road D1 a dual 2-lane carriageway of approximately 1.3 km long.
 - b) Road D2 a dual 3-lane carriageway of approximately 1.1 km long.
 - c) Road D3 a dual 2-lane carriageway of approximately 2.3 km long.
 - d) Road D4 a dual 2-lane carriageway of approximately 0.9 km long.
- 1.1.4 The Civil Engineering and Development Department HKSAR has appointed Fugro Technical Services Limited (FTS) to undertake the role of Independent Environmental Checker (IEC) for the Contract No. KL/2015/02.
- 1.1.5 This is the 76th Consolidated Monthly EM&A Report which summaries the EM&A works undertaken by respective contract under EP-337/2009 within the period between 1 February and 28 February 2023.

Party	Position	Name	Telephone	Fax/ E-mail	
Contract No. KL/2014/0	1:				
Project Proponent (CEDD)	Engineer	Ms. Chan Ka Yan	3579 2458	3579 4516	
Engineer's Representative (AECOM)	SRE	Mr. Anthony Lok	3746 1801	2798 0783	
IEC (KSMC)	IEC	Mr. Happy Lee	2618 2166	2120 7752	
	ET Leader	Mr. K.S Lee	2151 2091		
ET (Cinotech)	Audit Team Leader	Ms. Betty Choi	2151 2072	3107 1388	
Main Contractor (CCJV)	EO	Mr. Simon Yau	2960 1398	2960 1399	
Contract No. KL/2015/0	Contract No. KL/2015/02:				
Project Proponent (CEDD)	Senior Engineer	Mr. Ricky Chan	2116 3753	2116 0714	
Engineer's Representative (AECOM)	SRE	Mr. Vincent Lee	2798 0771	2210 6110	
IEC (FTS)	IEC	Mr. Colin Yung	3565 4114	2450 8032	
ET (Cinotech)	ET Leader	Mr. K.S Lee	2151 2091		
	Audit Team Leader	Ms. Betty Choy	2151 2072	3107 1388	
Main Contractor	Site Agent	Mr. W. M. Wong	6386 3535	2398 8301	

1.2 Summary of relevant Contract Information of Key Personnel

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

FUGRO TECHNICAL SERVICES LIMITED

19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : fugro.com



Party	Position	Name	Telephone	Fax/ E-mail
(PWHJV)				
Contract No. ED/2018/0	5:			
Project Proponent (CEDD)	Permit Holder	Mr. Lam Shing Tim	3842 7090	st_lam@cedd.gov.hk
Engineer's Representative (AECOM)	Supervisor's Delegate	Mr. Vincent Lee	2798 0771	sre2@ktd-stage5.com
IEC (Acuity)	IEC	Mr. Kevin Li	9779 2247	kevin.li@aurecongroup. com
ET (Ka Shing)	ET Leader	Mr. Pang Chan	6082 2973	stage5b@ka-shing.net
Main Contractor (BK- STEC)	EO	Mr. Rex Lau	6282 5154	rex.lau@buildking.hk

1.3 Summary of Construction Programme and Activities

- 1.3.1 The construction programme of each Contract is summarized in the appendices of the corresponding Monthly EM&A report.
- 1.3.2 The major construction activities undertaken in the reporting month are summarized as follow:

Contract No. KL/2014/01:

- Architectural features works at ground floor open space;
- Defect rectification works of pedestrian streets;
- Minor E&M works;
- Installation of DCS louvres & Laying of paving blocks for footpath;
- Deck movement joint rectification, and;
- TTA implementation for minor works at Shing Fung Road.

Contract No. KL/2015/02:


- Carry out finishing works & E&M works inside subway
- Trench excavation for DN800 salt main and reinstation of the road pavement and the surface drain at TTA Stage 1
- Removal of traffic deck at TTA stage 4-1

Contract No. ED/2018/05:

- Erection of falseworks and working platform for decking of Elevated Walkway LW-02
- Pile cap construction works for lift and staircase of LW-02
- ELS and excavation works at Sa Po Road
- ELS modification at launching shaft for SB-01
- Erection of gantry crane at launching shaft for SB-01
- Construction of gantry footing at launching shaft for SB-01
- Construction works for Road L16
- Construction works for DCS
- Construction works for Olympic Avenue
- RC construction for Subway KS10 Lift and Staircase
- Renovation works for existing subways KS9, KS32 and KS10
- Pre-bored socket H-pile construction works for Slip Road S14

FUGRO TECHNICAL SERVICES LIMITED 19/F, Fugro House – KCC2, 1 Kwai On Road, Tel : +852 2450 8238 Fax : +852 2450 8032 Kwai Chung, N.T.,

Hong Kong.





1.4 Summary of Inter-relationship with the environmental protection/ mitigation measures with the construction programme

The summary of inter-relationship with environmental protection/mitigation measures are 1.4.1 presented as follow:

Major Environmental Impact	Control Measures
Contract No. KL/2014/01:	
Noise, dust impact, water quality and waste generation	 Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Provide mitigation measure to temporary use of chemicals; Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement.
Contract No. KL/2015/02:	
Noise, dust impact, water quality and waste generation	 Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Provide movable noise barrier; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; Provide drip trays with adequate capacity and well maintained to chemicals; Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement.
Contract No. ED/2018/05:	
The mitigation measures for environmental impact including Air Quality, Construction Noise, Water Quality, Chemical and Waste Management, Landscape and Visual shall be implemented:	 Sufficient watering of the works site with the active dust emitting activities, Limitation of the speed for vehicles on unpaved site roads, Properly cover the stockpiles, Good maintenance to the plant and equipment, Use of quieter plant and Quality Powered Mechanical Equipment (QPME), Provide movable noise barriers, Appropriate desilting/ sedimentation devices provided on site for treatment before discharge, Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall, Onsite waste sorting and implementation of trip ticket system, Good management and control on construction waste reduction, Erection of decorative screen hoarding, Strictly following the Environmental Permits and Licenses,

19/F, Fugro House - KCC2,
1 Kwai On Road,
Kwai Chung, N.T.,
Hong Kong.



Major Environmental Impact	Control Measures
	 and Provide sufficient mitigation measures as recommended in Approved EIA Reports.

1.5 Summary Status of Environmental Licences, Notifications and Permits

1.5.1 Detailed relevant environmental licenses, permits and/or notifications on environmental protection for this EP are presented in the appendices of the corresponding Monthly EM&A report.

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong.

2. ENVIRONMENTAL MONITORING AND AUDIT

2.1 Results and Observations

Air Quality

- 2.1.1 The schedule of air quality monitoring in reporting month is provided in the appendices of the corresponding Monthly EM&A report.
- 2.1.2 The weather conditions during the monitoring are provided in the appendices of the corresponding Monthly EM&A report.
- 2.1.3 The monitoring data of 24-hr TSP and 1 hour TSP are summarized in **Table 2.1**. Detailed monitoring data are presented in the appendices of the corresponding Monthly EM&A report.

Table 2.1 Summary of 24-m and Thou TSP Monitoring Results					
Parameter	Monitoring Station	Average (µg/m³)	Range (µg/ m³)	Action Level (µg/ m ³)	Limit Level (µg/ m ³)
Contract No.	KL/2014/01:				
N.A (No air qu	uality monitoring is re	quired for the Proje	ect)		
Contract No.	KL/2015/02:				
1-hr TSP	AM2	39.9	20.0 - 54.4	346	500
24-hr TSP	AM2(A)	64.9	52.5 – 78.1	157	260
Contract No. ED/2018/05:					
	AM2(A)	66	40 - 90	175	260
24-hr TSP	AM3	80	67 – 95	172	260
1-hr TSP	AM2(A)	61	33 – 85	302	500
1-nr 15P	AM3	62	40 - 86	301	500

Table 2.1 Summary of 24-hr and 1 hour TSP Monitoring Results

- 2.1.4 No Action / Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.
- 2.1.5 No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.
- 2.1.6 The monitoring data of 24-hr TSP was compared with the EIA predictions are presented in the appendices of the corresponding Monthly EM&A report.
- 2.1.7 The Event and Action Plan for air quality is given in the appendices of the corresponding Monthly EM&A report.

<u>Noise</u>

- 2.1.8 The schedule of noise monitoring in reporting month is provided in in the appendices of the corresponding Monthly EM&A report.
- 2.1.9 The noise monitoring data are summarized in **Table 2.2**. Detailed monitoring data are presented in the appendices of the corresponding Monthly EM&A report.

FUGRO TECHNICAL SERVICES LIMITED

19/F, Fugro House – KCC2,
1 Kwai On Road,
Kwai Chung, N.T.,
Hong Kong.

Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : fugro.com



Table 2.2 Summary of Noise Impact Monitoring Results

Monitoring Stations	Construction Noise Level Leq _(30min) dB(A) (Range)	Action Level	Limit Level dB (A)
Contract No. KL/2014/01:			
(No Construction noise m		NA	
Contract No. KL/2015/02:		When one	
M3(A)	58.4 – 74.0 #	documented	75
M4	71.9 – 75.3 #	complaint is	70*
M5(C)	64.8 – 78.6 #	received.	75
Contract No. ED/2018/05:			
M4(A)	69.5 – 70.9]	75
M5(A)	72.3 – 73.9		75

(*) Noise Limit Level is 65 dB(A) during school examination periods.

([#]) Measured noise level ≦ background / baseline noise level, detailed data refer to the corresponding Monthly EM&A report.

- 2.1.10 The noise monitoring data was compared with the EIA predictions are presented in the appendices of the corresponding Monthly EM&A report.
- 2.1.11 No Action / Limit Level exceedance was recorded for noise monitoring in the reporting month.
- 2.1.12 The Event and Action Plan for noise is given in in the appendices of the corresponding Monthly EM&A report.

Landscape and Visual

2.1.13 Site audits were carried out on a weekly basis to monitor and audit the landscape and visual mitigation measures within the site boundaries of this Project. Detailed of observations are presented in the appendices of the corresponding Monthly EM&A report.

6

UGRO

3. SITE INSPECTION

3.1 Site Inspection

- 3.1.1 Site inspections were carried out weekly to monitor the implementation of proper environmental pollution control and mitigation measures for the Project.
- 3.1.2 Detailed of observation, recommendation of site inspections and summary of the mitigation measures implementation schedule is provided in the appendices of the corresponding Monthly EM&A Report.

7

FUGRO TECHNICAL SERVICES LIMITED

19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong.	Tel Fax E-mail Website	
Hong Kong.	vvebsite	: fugro.c



4. **ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE**

4.1 **Complaints, Notification of Summons and Prosecution**

The summary of complaints, notification of summons and prosecution in the reporting month 4.1.1 are shown as Table 4.1.

Table 4.1 Summary of Complaints, Notification of Summons and Prosecution

Event	No. of Event This Month	Remark
Contract No. KL/2014/01:		
Complaint received	0	NA
Notifications of any summons & prosecutions received	0	NA
Contract No. KL/2015/02:		
Complaint received	0	NA
Notifications of any summons & prosecutions received	0	NA
Contract No. ED/2018/05:		
Complaint received	0	NA
Notifications of any summons & prosecutions received	0	NA

4.1.2 Detailed records are presented in the appendices of the corresponding Monthly EM&A report.

FUGRO TECHNICAL SERVICES LIMITED 19/F, Fugro House – KCC2, Tel : +852 2450 8238 1 Kwai On Road, Fax : +852 2450 8032 Kwai Chung, N.T., E-mail : mcl@fugro.com Hong Kong. Website : fugro.com



5. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

5.1 Implementation Status

5.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and the EM&A Manuals. The implementation status of the mitigation measures during the reporting month are presented in the appendices of the corresponding Monthly EM&A report.

5.2 Waste Management

5.2.1 The amount of wastes generated of this Project during the reporting month is shown in the appendices of the corresponding Monthly EM&A report.

9

FUGRO TECHNICAL SERVICES LIMITED

19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : fugro.com



6. FUTURE KEY ISSUES

6.1 Construction Programme for the Next Two Months

6.1.1 The major site activities undertaken for the coming two months are summarized in follow:

Contract No. KL/2014/01:

- · Architectural features works at ground floor open space;
- Defect rectification works of pedestrian streets & at deck level;
- Minor E&M works;
- · Deck cladding rectification and modification;
- Deck movement joint rectification;
- TTA implementation for minor works at Shing Fung Road, and;
- TTA implementation, minor works at Wang Chiu Road / Kai Cheung Road.

Contract No. KL/2015/02:

- · Carry out finishing works, E&M works and clearing works inside the subway;
- Laying DN800 salt main with the associated inspection pits and reinstate the road pavement and surface drain at TTA Stage 1;
- Reinstate the road pavement at TTA Stage 4-1;
- Release traffic from TTA stage 4-1.

Contract No. ED/2018/05:

- · Erection of falsework and working platform for decking of
- Elevated Walkway LW-02
- RC construction of decking of LW-02
- RC construction of LW02 lift and staircase
- Excavation and ELS works for retrieving shaft at Sa Po Road
- RC construction at Launching Shaft for SB-01
- Construction of Road L16
- Construction of DCS
- Construction of Olympic Avenue
- RC construction for Subway KS10 Lift and Staircase
- · Renovation works for existing Subways KS9, KS32 and KS10
- Pre-bored socket H-pile construction works for Slip Road S14
- 6.1.2 The potential environmental impacts arising from the above construction activities and the control measures are shown in **Table 6.1**:

Table 6.1 Summary of Key Issues for the Coming Month and Control Measures

Major Impact Prediction	Control Measures
Contract No. KL/2	014/01:
Air quality impact (dust)	 Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities.
Water quality impact (surface run-off)	 Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream.
Noise Impact	Scheduling of noisy construction activities if necessary to avoid persistent

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

FUGRO TECHNICAL SERVICES LIMITED

19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : fugro.com

Major Impact Prediction	Control Measures
Waste/	 noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. Maintenance involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these
Chemical Management	 discharges. Chemical wastes should be hold by suitable containers with clear label and stored at a safe location.
Contract No. KL/2	015/02:
Air quality impact (dust)	 Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with impervious materials or maintained wet; and Watering of any earth moving activities.
Water quality impact (surface run-off)	 Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream.
Noise Impact	 Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary.
Waste /Chemical Management	 Avoided oil leakage from PME Provided drip tray with adequate capacity and well maintained to chemical and oil containers
Contract No. ED/2	<u>018/05:</u>
Air Quality, Construction Noise, Water Quality, Chemical and Waste Management, Landscape and Visual	 Sufficient watering of the works site with the active dust emitting activities, Limitation of the speed for vehicles on unpaved site roads, Properly cover the stockpiles, Good maintenance to the plant and equipment, Use of quieter plant and Quality Powered Mechanical Equipment (QPME), Provide movable noise barriers, Appropriate desilting/ sedimentation devices provided on site for treatment before discharge, Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall, Onsite waste sorting and implementation of trip ticket system, Good management and control on construction waste reduction, Erection of decorative screen hoarding, Strictly following the Environmental Permits and Licenses, and Provide sufficient mitigation measures as recommended in Approved EIA Reports.

UGRO

6.2 Monitoring Schedules for the Next Three Months

6.2.1 The tentative schedules for environmental monitoring in the coming three months are provided in the appendices of the corresponding Monthly EM&A.



7. CONCLUSIONS

- 7.1.1 No Action / Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.
- 7.1.2 No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.
- 7.1.3 No Limit Level exceedance was recorded for noise monitoring in the reporting month.
- 7.1.4 No complaint, notification of summons or prosecution was received for Contract No. KL/2014/01, Contract No. KL/2015/02, and Contract No. ED/2018/05 in this reporting month.
- 7.1.5 The potential environmental impacts arising from the coming two months of major construction activities and the control measures are shown in **Table 6.1**.

FUGRO TECHNICAL SERVICES LIMITED

19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : fugro.com



Appendix A

Monthly EM&A Report For Contract No. KL/2014/01 Kai Tak Development - Stage 2 Infrastructure works for Developments at Southern Part of the Former Runway

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

Civil Engineering and Development Department

EP-337/2009 & EP-445/2013/B

Contract No. KL/2014/01

Kai Tak Development – Stage 2 Infrastructure works for Developments at Southern Part of the Former Runway

Monthly EM&A Report

February 2023

(Version 1.0)

Approved By	
	(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk







Our ref: 3-3-2023

3-3-2023

By email: clive.cheng@aecom-ktd.com and By hand

Supervising Officer Representative Aecom Asia Co Ltd. 8/F Grand Central Plaza Tower 2 138 Shatin Rural Committee Road Sha Tin, N.T. Hong Kong (Attn: Mr. Cheng Chi Hung)

Dear Mr. Cheng,

Re: Contract No. KL/2014/01 (Environmental Permit Nos. EP-337/2009 and EP-445/2013/B) Kai Tak Development -- Stage 2 Infrastructure Works for Developments at Southern Part of the Former Runway Monthly EM&A report for February 2023 v1.0

Reference is made to the Environmental Team's submission of the draft Monthly EM&A Report (version 1.0) for February 2023 provided to Independent Environmental Checker (IEC) via an email on 3-3-2023 for review and comment.

Please be informed that IEC has no adverse comment on the captioned submission. IEC hereby verifies the captioned submission in accordance with Specific Condition 2.2 of the Environmental Permit No. 337/2009 and 445/2013/B.

Thank you very much for your attention and please feel free to contact the undersigned should you require further information.

Yours faithfully,

For and on behalf of

lee

Ka Shing Management Consultant Limited

Independent Environmental Checker

c.c.	CEDD	Mr. Jason Wong	(By email: kaichungwong@cedd.gov.hk)
	AECOM	Mr. Anthony Lok	(By email: anthony.lok@aecom-ktd.com)
	CEC-CCC	Mr. Eric Fong	(By email: eric-cs-fong@continental-engineering.com)
	Cinotech	Mr. K.S Lee	(By email: ks.lee@cinotech.com.hk)

Unit 2, 13/F Kai Yue Commercial Building, 2C Argyle St, Mong Kok, Kowloon 九龍旺角亞皆老街 2C 號啟如商業大廈 13 樓 2 室 Tel: (852) 2618 2166 Fax: (852) 2120 7752 Web Site: www.ka-shing.net 電話: (852) 2618 2166 傳真: (852) 2120 7752 網站: www.ka-shing.net



TABLE OF CONTENTS

	EXECUTIVE SUMMARY	
	Introduction	
	Environmental Licenses and Permits	
	Key Information in the Reporting Month	
	Future Key Issues	
1.	INTRODUCTION4	ļ
	Background4	
	Project Organizations	
	Construction Activities undertaken during the Reporting Month	
	Summary of EM&A Requirements	
2.	AIR QUALITY	,
	Monitoring Requirements	
	Observations	
3.	NOISE	
	Monitoring Requirements	
	Observations	
4.	LANDSCAPE AND VISUAL9	1
	Monitoring Requirements	1
	Results and Observations	
5.	ENVIRONMENTAL AUDIT	
	Site Audits10	
	Status of Environmental Licensing and Permitting	
	Status of Waste Management	
	Implementation Status of Environmental Mitigation Measures	
	Summary of Mitigation Measures Implemented13	
	Implementation Status of Event Action Plans	
	Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution	
6.	FUTURE KEY ISSUES14	
7.	CONCLUSIONS AND RECOMMENDATIONS16	
	Conclusions	ļ
	Recommendations16	I

LIST OF TABLES

Table I	Non-compliance Recorded for the Project in the Reporting Month	2
	Summary Table for Key Information in the Reporting Month	
	Key Project Contacts	
	Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation	
	Measures	6
Table V	Summary of Environmental Licensing and Permit Status	11
	Observations and Recommendations of Site Inspections	

LIST OF FIGURES

Figure 1 Site Layout Plan

LIST OF APPENDICES

А	Action an	d Limit	Levels
A	ACTION an		Levels

- B Summary of Exceedance
- C Site Audit Summary
- D Event Action Plans
- E Environmental Mitigation Implementation Schedule (EMIS)
- F Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- G Waste Generated Quantity

EXECUTIVE SUMMARY

Introduction

- This is the 83rd Monthly Environmental Monitoring and Audit Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2014/01 - Kai Tak Development – Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway" (Hereafter referred to as "the Project"). This contract work comprises two Schedule 2 designated projects (DP), namely the new distributor road D4 (part) and roads D3A & D4A serving the planned KTD. The DPs are part of the designated projects under Environmental Permits (EP) No.: EP-337/2009 ("New distributor roads serving the planned Kai Tak Development") and EP-445/2013/B ("Kai Tak Development – Roads D3A & D4A") respectively. This report documents the findings of EM&A Works conducted in February 2023.
- 2. With reference to the same principle of EIA report of the Project, air quality monitoring station should be provided at the Air Sensitive Receivers (ASR) within 500 m from the boundary of this Project while construction noise monitoring station should be provided at the Noise Sensitive Receivers (NSR) within 300 m from the boundary of this Project. Since the opening of the Centre of Excellence in Paediatrics (Children's Hospital) on 18 December 2018, the hospital is considered as the only relevant monitoring location and therefore the monitoring is required.
- 3. The major site activities undertaken in the reporting month included:
 - Architectural features works at ground floor open space;
 - Defect rectification works of pedestrian streets;
 - Minor E&M works;
 - Installation of DCS louvres & Laying of paving blocks for footpath;
 - Deck movement joint rectification, and;
 - TTA implementation for minor works at Shing Fung Road.

Environmental Monitoring Works

- 4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 5. Summary of the non-compliance in the reporting month for the Project is tabulated in **Table I**.

1

Parameter	No. of Project-rela	Action Taken	
rarameter	Action Level	Limit Level	ACTION TAKEN
Noise	0	0	N/A

Table I Non-compliance Recorded for the Project in the Reporting I	Month
--	-------

Environmental Monitoring for Air Quality and Construction Noise

6. No monitoring for air quality and construction noise is required. No Action/Limit Level exceedance was recorded.

Environmental Licenses and Permits

- Licenses/Permits granted to the Project include the Environmental Permits (EP) for the Project, EP-337/2009 issued on 23 April 2009 and EP-445/2013 issued on 3 May 2013 (Amended Environmental Permit (No.: EP-445/2013/A) issued on 13 August 2014; further amendment of Environmental Permit (No.: EP-445/2013/B) issued on 3 May 2022).
- 8. Billing Account for Disposal of Construction Waste (A/C No. 7024073).
- 9. Registration of Chemical Waste Producer (License: 5213-247-C4004-01).
- 10. Water Discharge License (License: WT0029931-2017).
- 11. Construction Noise Permits (Permit: GW-RE0442-20, GW-RE0639-20, GW-RE0045-21, GW-RE0717-21 & GW-RE0656-21).

Key Information in the Reporting Month

12. Summary of key information in the reporting month is tabulated in Table II.

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0		N/A	N/A	
Reporting Changes	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

 Table II
 Summary Table for Key Information in the Reporting Month

Future Key Issues

13. The future key environmental issues in the coming month include:

- Wastewater and runoff discharge from site;
- Noise from operation of the equipment, especially for rock-breaking activities, and machinery on-site;
- Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
- Dust generating activity and on haul road;
- Storage of construction materials on site;
- Storage of chemicals/fuel and chemical waste/waste oil on site;
- Accumulation of general and construction waste on site.

Reporting Changes

14. Since the major parts of Works under Contract no. KL/2014/03 has been completed, the environmental monitoring works of EM&A monitoring station, KTD1a, was then handed over to the ET of Contract no. ED/2018/04 in August, 2020. In order to obtain the environmental impact monitoring data with higher representativeness based on several factors, such as distance between monitoring location and the sensitive receiver, non-project related interference, obstruction to the construction works on site and the power supply problem, the monitoring location KTD1a was relocated to the original location as proposed in the EM&A manual (AEIAR-174/2013), and renamed as KTD1 on 3 August 2020.

1. INTRODUCTION

Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 2 Infrastructure Works for Developments for Southern Part of the Former Runway is one of the construction stages of KTD. It contains two Schedule 2 DPs including new distributor roads serving the planned KTD and KTD Roads D3A & D4A. The general layout of the Project is shown in **Figure 1.**
- 1.2 One Environmental Permit (EP) No.: EP-337/2009 was issued on 23 April 2009 for new distributor roads serving the planned KTD and one Environmental Permit No.: EP-445/2013 was issued on 3 May 2013 for Kai Tak Development Roads D3A & D4A to Civil Engineering and Development Department (CEDD) as the Permit Holder. Pursuant to Section 13 of the EIAO, the Director of Environmental Protection Department amended the Environmental Permit No.: EP-445/2013 based on the Application No. VEP-449/2014 and the Environmental Permit (No.: EP-445/2013/A) was issued on 13 August 2014. The Environmental Permit (No.: EP-445/2013/A) was further amended and the Environmental Permit (No.: EP-445/2013/B) was issued on 3 May 2022.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. EIA Reports (Register No. AEIAR-130/2009 and AEIAR-170/2013) were approved by the Environmental Protection Department (EPD) on 4 March 2009 and 3 May 2013 respectively.
- 1.4 Cinotech Consultants Limited (Cinotech) was commissioned by Civil Engineering and Development Department (CEDD) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2014/01 Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway. The construction work under KL/2014/01 comprises the construction of part of the Road D4 under the EP (EP-337/2009) and the construction of Roads D3A & D4A under the EP (EP-445/2013/B).
- 1.5 Cinotech Consultants Limited was commissioned by Civil Engineering and Development Department (CEDD) to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The construction commencement of this Contract is on 13 April 2016. This is the 83rd Monthly EM&A report summarizing the EM&A works for the Project in February 2023.
- 1.6 All project information since the commencement of work under EPs including Monthly EM&A Reports is made available to the public via internet access at the website: https://www.epd.gov.hk/eia/english/register/index8/vep4492014_content.html

4

Project Organizations

- 1.7 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD).
 - The Supervising Officer and the Supervising Officer's Representative (SO) AECOM Asia Co. Ltd. (AECOM).
 - Environmental Team (ET) Cinotech Consultants Limited (CCL).
 - Independent Environmental Checker (IEC) Ka Shing Management Consultant Ltd. (KSMC).
 - Contractor Continental Engineering Corp. and Chit Cheung Construction Co. Ltd. Joint Venture (CCJV).
- 1.8 The key contacts of the Project are shown in **Table III.**

Table III

Key Project Contacts

Party	Role	Contact Person	Position	Phone No.	Fax No.	
CEDD	Project Proponent	Ms. Chan Ka Yan	Engineer	3579 2458	3579 4516	
AECOM	Supervising Officer	Mr. Anthony Lok	SRE	3746 1801	2798 0783	
Cinotech	Environmental Team	Mr. K S Lee	Environmental Team Leader	2151 2091		
		Ms. Betty Choi	Audit Team Leader	2151 2072	3107 1388	
KSMC	Independent Environmental Checker	Mr. Happy Lee	IEC	2618 2166	2120 7752	
CCJV	Contractor	Mr. Simon Yau	Environmental Officer	2960 1398	2960 1399	

Construction Activities undertaken during the Reporting Month

- 1.9 The site activities undertaken in the reporting month included:
 - Architectural features works at ground floor open space;
 - Defect rectification works of pedestrian streets;
 - Minor E&M works;
 - Installation of DCS louvres & Laying of paving blocks for footpath;
 - Deck movement joint rectification, and;
 - TTA implementation for minor works at Shing Fung Road.

1.10 The construction programme showing the inter-relationship with environmental protection/mitigation measures is presented in **Table IV**.

Table IV	Construction Programme Showing the Inter-Relationship with Environmental
Protection/Mi	tigation Measures

Construction Works	Major Environmental Impact	Control Measures
As mentioned in Section 1.8	Noise, dust impact, water quality and waste generation	 Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system; Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Provide mitigation measure to temporary use of chemicals; Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement.

Summary of EM&A Requirements

- 1.11 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.12 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 5 of this report.

2. AIR QUALITY

Monitoring Requirements

- 2.1 With reference to the same principle of EIA report of the Project, air quality monitoring station should be provided at the Air Sensitive Receivers (ASR) within 500 m from the boundary of this Project. Since the opening of the Centre of Excellence in Paediatrics (Children's Hospital) on 18 December 2018, the hospital is considered as the only relevant monitoring location and therefore the monitoring is required.
- 2.2 As the monitoring works for the hospital is covered by the Contract KL/2014/03 (Kai Tak Development Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway) at the monitoring station (KTD1), the corresponding monitoring results for January 2023 should be accessed in the EM&A report for the reporting month. Appendix A shows the established Action and Limit Levels for the environmental monitoring works.

Observations

- 2.3 No monitoring for air quality is required for this report. No Action/Limit Level exceedance at KTD1 was recorded. The summary of exceedance record in reporting month is shown in **Appendix B**.
- 2.4 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of air quality mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix C.**

7

3. NOISE

Monitoring Requirements

- 3.1 With reference to the same principle of EIA report of the Project, construction noise monitoring station should be provided at the Noise Sensitive Receivers (NSR) within 300 m from the boundary of this Project. Since the opening of the Centre of Excellence in Paediatrics (Children's Hospital) on 18 December 2018, the hospital is considered as the only relevant monitoring location and therefore the monitoring is required.
- 3.2 As the monitoring works for the hospital is covered by the Contract KL/2014/03 (Kai Tak Development Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway) at the monitoring station (KTD1), the corresponding monitoring results for February 2023 should be accessed in the EM&A report for the reporting month. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Observations

- 3.3 No monitoring for construction noise is required for this report. No Action/Limit Level exceedance at KTD1 was recorded. The summary of exceedance record in reporting month is shown in **Appendix B**.
- 3.4 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of construction noise mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix C**.

4. LANDSCAPE AND VISUAL

Monitoring Requirements

4.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's operation during the construction period on a weekly basis, and to report on the contractor's compliance.

Results and Observations

- 4.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix C**.
- 4.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 4.4 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in **Appendix D** shall be performed.

5. ENVIRONMENTAL AUDIT

Site Audits

- 5.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix C**.
- 5.2 Site audits were conducted by representatives of the Contractor, Supervising Officer and ET on 3, 9, 15 & 22 February 2023 in the reporting month. IEC joint site inspection was conducted on 22 February 2023. No non-compliance was observed during the site audits.

Status of Environmental Licensing and Permitting

All permits/licenses obtained for the Project are summarized in Table V. 5.3

Table V	Summar	y of Environ	mental Licensing and Permit Sta	itus
DYN	Valid Period From To			G () (
Permit No.			- Details	Status
Environmental Pe	ermit (EP)			
EP-337/2009	23 Apr 2009	N/A	Construction of new distributor roads serving the planned Kai Tak development.	
EP-445/2013/A	13 Aug 2014	N/A	Construction of Kai Tak Development roads D3A and D4A	Valid
EP-445/2013/B	3 May 2022	N/A	Construction of Kai Tak Development roads D3A and D4A	Valid
Effluent Discharge	License	r		1
WT00023634- 2016		31 Mar 2021	Wastewater from the construction site including effluent treated by screen and sedimentation tank; There are no more need for the license after 31 March 2021 as the project is close to completion and no significant waste water is being generated from site.	Expired on 31 Mar 2021
WT0029931-2017		31 December 2022	Wastewater from the construction site including effluent treated by screen and sedimentation tank; There are no more need for the license after 31 December 2022 as the project is close to completion and no significant waste water is being generated from site.	Expired on 31 December 2022
Registration of Che	emical Waste	Producer		
5213-247-C4004- 01		N/A	Chemical Waste Types: Surplus paint, waste contaminated by paint, diesel, waste contaminated by diesel, spent lubricating oil and waste, soil contaminated by lubricating oil.	Valid
Construction Noise	Permit (CN	P)		
GW-RE0442-20	14 Jun 2020	13 Dec 2020	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work other than percussive pilling and performing	Expired on 13 Dec 2020
GW-RE0639-20	3 Aug 2020	19 Jan 2021	prescribed construction work. Construction Noise Permit for the use of powered mechanical	Expired on 19 Feb 2021

Permit No.	Valid	Period	Details	Status
remit No.	From	То	Details	Status
GW-RE0045-21	20 Jan 2021	19 Jul 2021	equipment for carrying out construction work other than percussive pilling and performing prescribed construction work.	Expired on 19 Jul 2021
GW-RE0656-21	9 Jul 2021	30 Sep 2021		Expired on 30 Sep 2021
GW-RE0717-21	30 Jul 2021	19 Jan 2022		Expired on 19 Jan 2022

Status of Waste Management

- 5.4 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix G**.
- 5.5 In respect of the dump truck cover, the Contractor is reminded to take record photos and inspection to ensure that all dump trucks have fully covered the skip before leaving the site.

Implementation Status of Environmental Mitigation Measures

5.6 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in **Table VI**.

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality			
Air Quality			
Noise			
Waste/ Chemical Management			
Landscape and Visual			
Permits/ Licenses			

Table VI	Observations and Recommendations of Site Inspections
----------	---

Summary of Mitigation Measures Implemented

5.7 An updated summary of the EMIS is provided in **Appendix E**.

Implementation Status of Event Action Plans

5.8 The Event Action Plans for noise and landscape and visual are presented in AppendixD. No Event Action Plan for air quality is considered necessary.

Construction Dust

5.9 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

5.10 No Action/Limit Level exceedance was recorded in the reporting month.

Landscape and visual

5.11 No non-compliance was recorded in the reporting month.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

5.12 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix F**.

6. FUTURE KEY ISSUES

- 6.1 Major site activities undertaken for the coming two months include:
 - Architectural features works at ground floor open space;
 - Defect rectification works of pedestrian streets & at deck level;
 - Minor E&M works;
 - Deck cladding rectification and modification;
 - Deck movement joint rectification;
 - TTA implementation for minor works at Shing Fung Road, and;
 - TTA implementation, minor works at Wang Chiu Road / Kai Cheung Road.
- 6.2 Key environmental issues in the coming month include:
 - Wastewater and runoff discharge from site;
 - Silt, mud and sand along u-channels and sedimentation tanks;
 - Noise from operation of the equipment, especially for rock-breaking activities and machinery on-site;
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Dust generating activity;
 - Storage of construction materials on site;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation of general and construction waste on site

6.3 The tentative program of major site activities and the impact prediction and control measures for the coming two months, i.e. March & April 2023 are summarized as follows:

Construction Works	Major Impact Prediction	Control Measures		
	Air quality impact (dust)	 a) Frequent watering of haul road and unpaved/exposed areas; b) Frequent watering or covering stockpiles with tarpaulin or similar means; and c) Watering of any earth moving activities. 		
As mentioned in Section 6.1	Water quality impact (surface run-off)	 a) Diversion of the collected effluent to desilting facilities for treatment prior to discharge to public storm water drains; b) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; c) Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and d) Provision of measures to prevent discharge into the stream. 		
	Noise Impact	 a) Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; b) Controlling the number of plants use on site; c) Regular maintenance of machines; and d) Use of acoustic barriers if necessary. a) Maintenance involving activities with 		
	Chemical Management	 a) Maintenance involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges. b) Chemical wastes should be hold by suitable containers with clear label and stored at a safe location. 		

7. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

7.1 The Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken in February 2023.

Air Quality and Construction Noise

7.2 No regular monitoring air quality and noise monitoring is required for the Project. No Action/Limit Level exceedance was recorded.

Landscape and visual

7.3 No non-compliance was recorded in the reporting month.

Complaint and Prosecution

- 7.4 No environmental complaints and environmental prosecution were received in the reporting month.
- 7.5 The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Recommendations

7.6 According to the environmental audit performed in the reporting month, the following recommendations were made:


Waste/ chemical management

- To avoid the accumulation of general refuse, especially cigarette butt and other domestic waste.
- The construction/chemical material should be stoned at the proper place.
- The drip trays with adequate capacity and well maintained should be provided to chemicals

Air Quality

• The dusty material should be covered by impervious materials or maintained wet.

FIGURES



APPENDIX A ACTION AND LIMIT LEVELS

Appendix A - Action and Limit Levels

Monitoring Station	Parameter	Action Level (µg/ m ³)	$ Limit \ Level^{(1)(2)} \\ (\mu g/\ m^3) $
KTD1	24-hr TSP	177	260
KTD1*	1-hr TSP	285	500

Table A-1 Action and Limit Levels for Air Quality Monitoring

* 1-hr TSP monitoring should be required in case of complaints.

Table A-2	Action and Limit Levels for Construction Noise Monitoring	
	Action and Limit Levels for Construction Noise Monitoring	

Time Period	Action Level	Limit Level ⁽¹⁾⁽²⁾
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*

Remarks: (1) If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

(2) No regular noise impact monitoring station for this Contract. It is subject to the noise sensitive receiver(s) and additional monitoring work.

(*) 70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods respectively.

APPENDIX B SUMMARY OF EXCEEDANCE

Contract No. KL/2014/01 Kai Tak Development –Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

Appendix B – Summary of Exceedance

Exceedance Record for Contract No. KL/2014/01

Reporting Month: February 2023

(A) Exceedance Record for Construction Dust

(NIL in the reporting month)

(B) Exceedance Record for Construction Noise

(NIL in the reporting month)

(C) Exceedance Record for Landscape and Visual

(NIL in the reporting month)

APPENDIX C SITE AUDIT SUMMARY

Checklist Reference Number	230203
Date	03 February 2023 (Friday)
Time	11:00 – 11:30

		Related
Ref. No.	Non-Compliance	Item No
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licenses	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	No follow-up items are required from the previous site inspection (ref no.: 230127).	

	Name	Signature	Date
Recorded by	Charles Fung	Quan	03 February 2023
Checked by	Colman Wong	Colman	06 February 2023

Checklist Reference Number	230209
Date	09 February 2023 (Thursday)
Time	15:00 - 15:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licenses	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	No follow-up items are required from the previous site inspection (ref no.: 230203).	

	Name	Signature	Date
Recorded by	Charles Fung	Quan	09 February 2023
Checked by	Colman Wong	Colman	13 February 2023

Checklist Reference Number	230215
Date	15 February 2023 (Wednesday)
Time	15:00 - 15:30

D.C.N.	New Green Person	Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection	
	C. Air Quality	
230215-R1	• The stockpile of dusty materials should be covered by imperious material.	C 07
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licenses	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	No follow-up items are required from the previous site inspection (ref no.: 230209).	

	Name	Signature	Date
Recorded by	Charles Fung	Quan	15 February 2023
Checked by	Colman Wong	Colman	20 February 2023

Checklist Reference Number	230222
Date	22 February 2023 (Wednesday)
Time	14:30 - 15:30

DeN		Related
Ref. No.	Non-Compliance	Item No
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	• F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licenses	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	Following up on the previous site inspection (ref no.: 230215):	
	Items 230215-R1 was rectified/improved by the	
	Contractor	

	Name	Signature	Date
Recorded by	Charles Fung	- Chuan	22 February 2023
Checked by	Colman Wong	Colman	27 February 2023

APPENDIX D EVENT ACTION PLANS

Appendix D - Event Action Plans

Event/Action Plan for Construction Noise

EVENT		ACTI	ON	
	ET	IEC	ER	CONTRACTOR
Action Level being exceeded	 Notify ER, IEC and Contractor; Carry out investigation; Report the results of investigation to the IEC, ER and Contractor; Discuss with the IEC and Contractor on remedial measures required; Increase monitoring frequency to check mitigation effectiveness. (The above actions should be taken within 2 working days after the exceedance is identified) 	 Review the investigation results submitted by the ET; Review the proposed remedial measures by the Contractor and advise the ER accordingly; Advise the ER on the effectiveness of the proposed remedial measures. (The above actions should be taken within 2 working days after the exceedance is identified) 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures. (The above actions should be taken within 2 working days after the exceedance is identified) 	 Submit noise mitigation proposals to IEC and ER; Implement noise mitigation proposals. (The above actions should be taken within 2 working days after the exceedance is identified)
Limit Level being exceeded	 Inform IEC, ER, Contractor and EPD; Repeat measurements to confirm findings; Increase monitoring frequency; Identify source and investigate the cause of exceedance; Carry out analysis of Contractor's working procedures; Discuss with the IEC, Contractor and ER on remedial measures required; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. (The above actions should be taken within 2 working days after the exceedance is identified) 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. (The above actions should be taken within 2 working days after the exceedance is identified) 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified) 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC and ER within 3 working days of notification; Implement the agreed proposals; Submit further proposal if problem still not under control; Stop the relevant portion of works as instructed by the ER until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified)

Appendix D - Event Action Plans

Event/Action Plan for Landscape and Visual

EVENT ACTION	ACTION				
LEVEL	ET	IEC	ER	CONTRACTOR	
Design Check	 Check final design conforms to the requirements of EP and prepare report. 	 Check report. Recommend remedial design if necessary 	 Undertake remedial design if necessary 		
Non- conformity on one occasion	 Identify Source Inform IEC and ER Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed 	 Check report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures. Check implementatio n of remedial measures. 	 Notify Contractor Ensure remedial measures are properly implemented 	 Amend working methods Rectify damage and undertake any necessary replacement 	
Repeated Non- conformity	 Identify Source Inform IEC and ER Increase monitoring frequency Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed If non- conformity stops, cease additional monitoring 	 Check monitoring report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures Supervise implementatio n of remedial measures. 	 Notify Contractor Ensure remedial measures are properly implemented 	 Amend working methods Rectify damage and undertake any necessary replacement 	

APPENDIX E ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

EIA Ref.	Mitigation Measures	Status			
Construction Air Qu	Construction Air Quality				
\$3.2	8 times daily watering of the work site with active dust emitting activities.	٨			
(AEIAR-130/2009)					
S4.8	Control measures stipulated in the approved KTD Schedule 3 EIA Report should be	۸			
(AEIAR-170/2013)	strictly followed.				
S3.2	Implementation of dust suppression measures stipulated in Air Pollution Control				
(AEIAR-130/2009)	(Construction Dust) Regulation. The following mitigation measures, good site practices				
and	and a comprehensive dust monitoring and audit programme are recommended to				
S4.8	minimize cumulative dust impacts.				
(AEIAR-170/2013)	• Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles	*			
	should be fully covered by impermeable sheeting to reduce dust emission.				
	• Misting for the dusty material should be carried out before being loaded into the vehicle.	٨			
	• Any vehicle with an open load carrying area should have properly fitted side and tail boards.	٨			
	• Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin.	^			
	• The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation.	^			
	• The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways insider the site. Onsite unpaved roads should be compacted and kept free of lose materials.	^			
	• Vehicle washing facilities should be provided at every vehicle exit point.	٨			

Appendix E - Summary of Implementation Schedule of Mitigation Measures for Construction Phase

EIA Ref.	Mitigation Measures	Status
	 The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores. Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet. Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides; and Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites. 	
Construction Noise		
S3.3 (AEIAR-130/2009)	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump, Generator and Water Pump.	<u>л</u>
S3.3 (AEIAR-130/2009)	Good Site Practice:	
(ALIAK-130/2007)	• Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.	٨
	• Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.	٨
	 Mobile plant, if any, should be sited as far away from NSRs as possible. 	٨
	 Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. 	٨
	• Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.	٨
	• Material stockpiles and other structures should be effectively utilized, wherever	^

EIA Ref.	Mitigation Measures	Status
	practicable, in screening noise from on-site construction activities.	
S3.3 (AEIAR-130/2009)	Scheduling of Construction Works during School Examination Period	N/A
S3.8 (AEIAR-170/2013)	Provision of a landscaped deck along Roads D3A & D4A.	N/A
S3.8 (AEIAR-170/2013)	 Provision of about 1090 m length of vertical noise barrier (connected to the deck) at Roads D3A & D4A; Provision of about 60 m length of overhang vertical noise barrier (connected to the deck) at Road D4A; and Provision of staircases with noise barriers next to Sites 4A1 and 4B1 It should be noted that the exact length of the mitigation measures would be subject to minor refinement during the detailed design stage. 	N/A N/A N/A
S3.8 (AEIAR-170/2013)	Non-noise sensitive use areas within Sites 4A1 and 4B1.	N/A
S3.8 (AEIAR-170/2013)	Avoid sensitive façade with openable window facing Road D3A.	N/A
Construction Water	Quality	
S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013)	 <u>Construction Runoff</u> Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: use of sediment traps adequate maintenance of drainage systems to prevent flooding and overflow 	∧ ∧

EIA Ref.	Mitigation Measures	Status
Construction site should be provided with adequately designed perimeter channel and pre- treatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.		٨
	Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	٨
S5.8 (AEIAR-170/2013)	Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.	٨
	Measures should be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	٨
S3.4 (AEIAR-130/2009)	Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m ³ capacity, are recommended as a general mitigation measure	٨

EIA Ref.	Mitigation Measures	Status
	which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	
S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013)	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m ³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	٨
(************************************	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	Λ
S3.4 (AEIAR-130/2009)	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.	٨
	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	Λ
S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013)	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting	٨

EIA Ref.	Mitigation Measures	Status
	from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	
S5.8 (AEIAR-170/2013)	Boring and Drilling Water Water used in ground boring and drilling for site investigation or rock / soil anchoring should as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities.	^
	Acid Cleaning, Etching and Pickling Wastewater Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul sewers	^
S3.4	Drainage	
(AEIAR-130/2009)	It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea.	٨
S3.4 (AEIAR-130/2009)	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	^

EIA Ref.	Mitigation Measures	Status				
S3.4 (AEIAR-130/2009)	∂					
S5.8 (AEIAR-170/2013)	There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distance of 100 m should be maintained between the discharge points of construction site effluent and the existing seawater intakes and the planned WSR mentioned in S5.3.1 as appropriate. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO licence which is under the ambit of regional office (RO) of EPD.	Λ				
S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013)	Sewage EffluentConstruction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.	٨				
S5.8	Notices should be posted at conspicuous locations to remind the workers not to discharge	^				

EIA Ref.	Mitigation Measures	Status
(AEIAR-170/2013)	any sewage or wastewater into the surrounding environment. Regular environmental audit of the construction site will provide an effective control of any malpractices and can encourage continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the project would not cause water pollution problem after undertaking all required measures.	
S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013)	<u>Stormwater Discharges</u> Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes.	٨
	Debris and Litter In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur.	٨
S5.8 (AEIAR-170/2013)	Accidental Spillage Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation, should be observed and complied with for control of chemical wastes. Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	٨

EIA Ref.	Mitigation Measures	Status
	 Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents. Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area. 	Λ Λ Λ Λ
Construction Waste	Management	
S6.7 (AEIAR-170/2013)	Prepare a Waste Management Plan, which becomes a part of the Environmental Management Plan, in accordance with the requirements stipulated in ETWB TC (W) No. 19/2005, approved by the Engineer/Supervising Officer of the Project based on current practices on construction sites.	٨
S3.5 (AEIAR-130/2009) and S6.7 (AEIAR-170/2013)	 Good Site Practices It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during construction activities include: Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical waste handling procedures 	^
	Provision of sufficient waste disposal points and regular collection for disposal	^

EIA Ref.	Mitigation Measures	Status
	• Appropriate measures to minimise windblown litter and dust during transportation of	^
	waste by either covering trucks or by transporting wastes in enclosed containers	
	 A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites) 	^
	 Regular cleaning and maintenance systems, sumps and oil interceptors 	^
	 Separation of chemical wastes for special handling and appropriate treatment 	^
	Waste Reduction Measures	
	Good management and control can prevent the generation of a significant amount of	
	waste. Waste reduction is best achieved at the planning and design stage, as well as by	
	ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:	
	• Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals	٨
	• Segregation and storage of different types of waste in different containers, skips or	٨
	stockpiles to enhance reuse or recycling of materials and their proper disposal	
	• Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse	^
	 generated by the work force Any unused chemicals or those with remaining functional capacity should be recycled 	^
	 Any unused chemicals of mose with remaining functional capacity should be recycled Proper storage and site practices to minimise the potential for damage or 	^
	contamination of construction materials	
	• Plan and stock construction materials carefully to minimize amount of waste	^
	generated and avoid unnecessary generation of waste	
	 Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycle. 	^

EIA Ref.	Mitigation Measures	Status
S3.5 (AEIAR-130/2009)	 Construction and Demolition Materials Mitigation measures and good site practices should be incorporated in the contract document to control potential environmental impact from handling and transportation of C&D material. The mitigation measures include: Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal, the transient stockpiles shall be 	Λ
	 located away from waterfront or storm drains as far as possible. Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric. 	۸
	 Skip hoist for material transport should be totally enclosed by impervious sheeting. Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site. 	л л
	 The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores. 	Λ
	 The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle. 	^
	 All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet. 	٨
	• The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading.	٨
	When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket	٨

EIA Ref.	Mitigation Measures	Status
	System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirement sand implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.	
S3.5 (AEIAR-130/2009)	General Refuse General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem	^
Construction Lands	cape and Visual	
\$3.8.12	• Minimized construction area and contractor's temporary works areas.	٨
(AEIAR-130/2009)	• All existing trees should be carefully protected during construction.	^
and S7.9 (AEIAR-170/2013)	• Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.	^
	• Control of night-time lighting.	٨
	 Erection of decorative screen hoarding. 	٨
	 Reduction of construction period to practical minimum. 	٨
	• Limitation of / Ensuring no run-off into surrounding landscape and adjacent seawater areas.	٨
	 Temporary or advance landscape should be provided along the temporary access roads to the Cruise Terminal until such time as road D3 is open. 	٨

Remarks:	EIA Report (AEIAR-130/2009) – Kai Tak Development					
	EIA Report (AEIAR-170/2013) – Kai Tak Development – Roads D3A & D4A					
	Compliance of mitigation measure; N/A Not Applicable at this stage:	X Non-compliance of mitigation measure;				
	N/ANot Applicable at this stage; N/A(1)•Non-compliance but rectified by the contractor;					
	* Recommendation was made during site audit but improved/rectified by the contractor.	t # Recommendation was made during site audit but not yet improved/rectified by the contractor				

APPENDIX F SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

Contract No. KL/2014/01 Kai Tak Development –Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

Appendix F – Summary of environmental complaint, warning, summon and notification of successful prosecution

Reporting Month: February 2023

Contract No. KL/2014/01

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Investigation/Mitigation Action	Status
N/A	N/A	N/A	N/A	N/A	N/A

Remarks: No environmental complaint/warning/summon and prosecution were received in the reporting period.

APPENDIX G WASTE GENERATED QUANTITY

Appendix G. Monthly Summary Waste Flow Table

Name of Department: CEDD

Contract No KL/2014/01

	Actual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of C&D Wastes Generated Monthly					
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete		Reused in other Projects *	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in tonne)
Jan	110.01	0	0	0	82.86	0	0	0	0	0	27.15
Feb	54.19	0	0	0	6.43	0	0	0	0	0	47.76
Mar	0.00	0	0	0	0.00	0	0	0	0	0	0.00
Apr	0.00	0	0	0	0.00	0	0	0	0	0	0.00
May	0.00	0	0	0	0.00	0	0	0	0	0	0.00
June	0.00	0	0	0	0.00	0	0	0	0	0	0.00
Sub-total	164.20	0	0	0	0.00	0	0	0	0	0	74.91
July	0.00	0	0	0	0.00	0	0	0	0	0	0.00
Aug	0.00	0	0	0	0.00	0	0	0	0	0	0.00
Sept	0.00	0	0	0	0.00	0	0	0	0	0	0.00
Oct	0.00	0	0	0	0.00	0	0	0	0	0	0.00
Nov	0.00	0	0	0	0.00	0	0	0	0	0	0.00
Dec	0.00	0	0	0	0.00	0	0	0	0	0	0.00
Total	164.20	0	0	0	89.29	0	0	0	0	0	74.91

Monthly Summary Waste Flow Table for 2023

* Transfer to alterative disposal ground at Lung Kwu Sheung Tan EPD approved recycler

FUGRO TECHNICAL SERVICES LIMITED

19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong.

Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : fugro.com



Appendix **B**

Monthly EM&A Report For Contract No. KL/2015/02 Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

Civil Engineering and Development Department

EP-337/2009 – New Distributor Roads Serving the Planned KTD

Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area

Monthly EM&A Report

February 2023

(Version 1.2)

Certified By	
	(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: <u>info@cinotech.com.hk</u>



FUGRO TECHNICAL SERVICES LIMITED 19/F, Fugro House – KCC2 1 Kwai On Road, Kwai Chung New Territories, Hong Kong

Date 14 March 2023 Our Ref. MCL/ED/0122/2023/C

Cinotech Consultants Limited Rm 1710, Technology Park, 18 On Lai Street, Shatin, New Territories, Hong Kong

BY EMAIL

Attn.: Mr. K.S Lee

Dear Sir,

Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron Verification of Monthly EM&A Report for February 2023

We refer to your emails dated 6, 13 and 14 March 2023 for the captioned report prepared by the ET.

We have no further comment and hereby verify the Report in accordance with Clause 3.3 of Environmental Permit no. EP-337/2009.

Should you require further information, please do not hesitate to contact me on 3565 4114 or our Cyrus Lai on 3565 4442.

Assuring you of our best attention at all times.

Yours faithfully, For and on behalf of FUGRO TECHNICAL SERVICES LIMITED

Colin K. L. Yung Independent Environmental Checker

CY/cl

c.c. CEDD –

AECOM –

Attn.: Mr. Ricky Chan Attn.: Mr. Andy Wong Attn.: Mr. Vincent Lee Attn.: Mr. Teddy Shih

TABLE OF CONTENTS

	EXECUTIVE SUMMARY1
	Introduction
	Environmental Monitoring Works
	Environmental Licenses and Permits
	Key Information in the Reporting Month
	Future Key Issues
1	INTRODUCTION4
	Background4
	Project Organizations
	Construction Activities undertaken during the Reporting Month
	Summary of EM&A Requirements
2	AIR QUALITY7
	Monitoring Requirements7
	Monitoring Locations
	Monitoring Equipment7
	Monitoring Parameters, Frequency and Duration
	Monitoring Methodology and QA/QC Procedure
_	
3	NOISE12
	Monitoring Requirements
	Monitoring Locations
	Monitoring Equipment
	Monitoring Methodology and QA/QC Procedures
	Maintenance and Calibration
	Results and Observations
4	COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS16
5	LANDSCAPE AND VISUAL
	Monitoring Requirements
	Results and Observations
6	ENVIRONMENTAL INSPECTION19
	Site Inspections
	Review of Environmental Monitoring Procedures
	Status of Environmental Licensing and Permitting
	Status of Waste Management
	Implementation Status of Environmental Mitigation Measures
	Summary of Mitigation Measures Implemented
	Implementation Status of Event Action Plans
7	FUTURE KEY ISSUES
,	Monitoring Schedule for Next Month
8	CONCLUSIONS AND RECOMMENDATIONS
~	Conclusions
	Recommendations

LIST OF TABLES

- Table I
 Air Quality and Noise Monitoring Stations for this Project
- Table IINon-compliance Recorded for the Project in the Reporting Month
- Table III
 Summary Table for Key Information in the Reporting Month
- Table 1.1Key Project Contacts
- Table 1.2Construction Programme Showing the Inter-Relationship with Environmental
Protection/Mitigation Measures
- Table 2.1Locations for Air Quality Monitoring
- Table 2.2Air Quality Monitoring Equipment
- Table 2.3Impact Dust Monitoring Parameters, Frequency and Duration
- Table 2.4Summary Table of Air Quality Monitoring Results during the reporting month
- Table 3.1Noise Monitoring Stations
- Table 3.2Noise Monitoring Equipment
- Table 3.3
 Noise Monitoring Parameters, Frequency and Duration
- Table 3.4
 Major Noise Source identified at the Designated Noise Monitoring Stations
- Table 3.5Baseline Noise Level and Noise Limit Level for Monitoring Stations
- Table 4.1Comparison of 1-hr TSP data with EIA predictions
- Table 4.2Comparison of 24-hr TSP data with EIA predictions
- Table 4.3
 Comparison of Noise Monitoring Data with EIA predictions
- Table 6.1Summary of Environmental Licensing and Permit Status
- Table 6.2
 Observations and Recommendations of Site Inspections

LIST OF FIGURES

- Figure 1 Site Layout Plan
- Figure 2 Location of Air Quality Monitoring Stations
- Figure 3 Location of Noise Monitoring Stations
- Figure 4 Location of Wind Data Monitoring Equipment

LIST OF APPENDICES

- A Action and Limit Levels for Air Quality and Noise
- B Copies of Calibration Certificates
- C Weather Information
- D Environmental Monitoring Schedules
- E 1-hour TSP Monitoring Results and Graphical Presentations
- F 24-hour TSP Monitoring Results and Graphical Presentations
- G Noise Monitoring Results and Graphical Presentations
- H Summary of Exceedance
- I Site Audit Summary
- J Event Action Plans
- K Environmental Mitigation Implementation Schedule (EMIS)
- L Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- M Summary of Waste Generation and Disposal Records
- N Construction Programme

EXECUTIVE SUMMARY

Introduction

- This is the 74th Monthly Environmental Monitoring and Audit Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2015/02 - Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area" (Hereafter referred to as "the Project"). This contract comprises one Schedule 2 designated project (DP), namely the new distributor road D1 serving the planned KTD. The DP is part of the designated project under Environmental Permit (EP) No.: EP-337/2009 ("New distributor roads serving the planned Kai Tak Development") respectively. This report documents the findings of EM&A Works conducted during February 2023.
- 2. With reference to the same principle of EIA report of the Project, air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in **Table I** (see **Figure 2 and 3** for their locations).

Locations	Monitoring Stations In accordance with EM&A Manual	Alternative Monitoring Stations			
Air Quality Monitoring Stations	Air Quality Monitoring Stations				
	Yes (1-hour TSP)	N/A			
AM2 - Lee Kau Yan Memorial School	No (24-hour TSP)	AM2(A) – Ng Wah Catholic Secondary School			
Noise Monitoring Stations					
M3 - Cognitio College	No	M3(A) – The Bridge connecting The Latitude			
M4 - Lee Kau Yan Memorial School	Yes	N/A			
M5 – Nam Yuen	No	M5(C) – Mercy Grace's Home			

Table I – Air Quality and Noise Monitoring Stations for this Project

- 3. The major site activities undertaken in the reporting month included:
 - Carry out finishing works & E&M works inside subway;
 - Trench excavation for DN800 salt main and reinstation of the road pavement and the; surface drain at TTA Stage 1;
 - Removal of traffic deck at TTA stage 4-1.

Environmental Monitoring Works

- 4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 5. Summary of the non-compliance in the reporting month for the Project is tabulated in **Table II**.

	No. of Project-related Exceedance		
Parameter	Action Level	Limit Level	Action Taken
1-hr TSP	0	0	N/A
24-hr TSP	0	0	N/A
Noise	0	0	N/A

Table II Non-compliance Recorded for the Project in the Reporting Month

1-hour & 24-hour TSP Monitoring

- 6. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 7. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

8. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Environmental Licenses and Permits

- 9. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, EP-337/2009 issued on 23 April 2009. All valid Licenses/Permits for this Project are shown in **Table 6.1**.
 - Billing Account for Construction Waste Disposal (A/C# 7026164).
 - Effluent Discharge License (WT00041367-2022).
 - Registration of Chemical Waste Producer (WPN5213-286-P3271-01).

Key Information in the Reporting Month

10. Summary of key information in the reporting month is tabulated in Table III.

Event	Event Details		Action Taken	Status	Remark
Event	Number	Nature	Action Taken	Status	кешагк
Complaint received			N/A	N/A	
Reporting Changes			N/A	N/A	
Notifications of any summons & prosecutions received			N/A	N/A	

 Table III
 Summary Table for Key Information in the Reporting Month

Future Key Issues

- 11. The future key environmental issues in the coming two months include:
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation
 - Water spraying for dust generating activity and on haul road;
 - Proper storage of construction materials on site;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation of general and construction waste on site;
 - Noise from operation of the equipment; and
 - Wastewater and runoff discharge from site.

1 INTRODUCTION

Background

- 1.1. The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 5A Infrastructure at Former North Apron Area is one of the construction stages of KTD. It contains one Schedule 2 DP including new distributor roads serving the planned KTD. The general layout of the Project is shown in **Figure 1**.
- 1.2. An Environmental Permit (EP) No. EP-337/2009 was issued on 23 April 2009 for new distributor roads serving the planned KTD to Civil Engineering and Development Department as the Permit Holder.
- 1.3. A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. An EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 April 2009.
- 1.4. Cinotech Consultants Limited (Cinotech) was commissioned by Civil Engineering and Development Department (CEDD) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2015/02 – Stage 5A Infrastructure at Former North Apron Area. The construction work under KL/2015/02 comprises the construction of part of the Road D1 under the EP (EP-337/2009).
- 1.5. Cinotech Consultants Limited was commissioned by Civil Engineering and Development Department (CEDD) to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The commencement date of construction of Road D1 (part) under this Contract was on 16 January 2017.

Project Organizations

- 1.6. Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD).
 - The Engineer and the Engineer's Representative (ER) AECOM Asia Co. Ltd (AECOM).
 - Environmental Team (ET) Cinotech Consultants Limited (Cinotech).
 - Independent Environmental Checker (IEC) Fugro Technical Services Limited (FTS).
 - Contractor Peako Wo Hing Joint Venture (PWHJV).

Fable 1.1 Key Project Contacts					
Party	Party Role Contact Person		Position	Phone No.	Fax No.
CEDD	Project Proponent	Mr. CHAN Wai Kit, Ricky	Senior Engineer	2116 3753	2116 0714
AECOM Engineer's Representative Mr. Vincen		Mr. Vincent Lee	Senior Resident Engineer	2798 0771	2210 6110
Cinotech	Environmental	Mr. K.S Lee	Environmental Team Leader	2151 2091	3107 1388
Team		Ms. Betty Choi	Audit Team Leader	2151 2072	5107 1500
FTS Independent FTS Environmental Checker		Mr. Colin Yung	Independent Environmental Checker	3565 4114	2450 8032
PWHJV Contractor		Mr. W.M. Wong	Site Agent	6386 3535	2398 8301

1.7. The key contacts of the Project are shown in **Table 1.1**.

Construction Activities undertaken during the Reporting Month

- 1.8. The site activities undertaken in the reporting month included:
 - Carry out finishing works & E&M works inside subway
 - Trench excavation for DN800 salt main and reinstation of the road pavement and the surface drain at TTA Stage 1
 - -Removal of traffic deck at TTA stage 4-1
- 1.9. The construction programme for the Project is shown in **Appendix N**.
- 1.10. The construction programme showing the inter-relationship with environmental protection/mitigation measures are presented in **Table 1.2**.

Table 1.2	Construction Programme Showing the Inter-Relationship with
	Environmental Protection/Mitigation Measures

Construction Works	Major Environmental Impact	Control Measures
Refer to Section 1.8	Noise, dust impact, water quality and waste generation	 Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles by impervious materials; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Provide movable noise barrier to enclose the noisy plant; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; Provide drip trays with adequate capacity and well maintained to chemicals Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement.

Summary of EM&A Requirements

- 1.11. The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.12. The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 1.13. This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality and noise levels and audit works for the Project during the reporting month.

2 AIR QUALITY

Monitoring Requirements

2.1. According to EM&A Manual under the EP, 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. Appendix A shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

- 2.2. 1-hour TSP impact dust monitoring was conducted at the air quality monitoring station, AM2 - Lee Kau Yan Memorial School and 24-hour TSP impact dust monitoring were conducted at the air quality monitoring station, AM2(A) - Ng Wah Catholic Secondary School in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.3. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Monitoring Stations	Locations	Location of Measurement
AM2 (1-hour TSP)	Lee Kau Yan Memorial School	Rooftop (about 8/F) Area
AM2(A) (24-hour TSP)	Ng Wah Catholic Secondary School	Rooftop (about 8/F) Area

Table 2.1Locations for Air Quality Monitoring

Monitoring Equipment

2.4. **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix B**.

7

Table 2.2 Air Qualit	y Monitoring Equipment	
Equipment	Model and Make	Quantity
Calibrator	• TISCH TE-5025A	1
1-hour TSP Dust Meter	• Sibata Scientific Technology LD-5R	2
HVS Sampler	• TE-5170 c/w of TSP sampling inlet	1

Davis Instruments 6152

Monitoring Parameters, Frequency and Duration

•

2.5. Table 2.3 summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

Table 2.5 Impact Dust Monitoring Laranceers, Frequency and Duration	Table 2.3	Impact Dust Monitoring Parameters, Frequency and Dura	ation
---	-----------	---	-------

Parameters	Frequency
1-hr TSP	Three times / 6 days
24-hr TSP	Once / 6 days

Monitoring Methodology and QA/QC Procedure

1-hour TSP Monitoring

Wind Anemometer

Measuring Procedures

2.6. The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:

(Equipment: Sibata Scientific Technology; Model no. LD-3B, LD-5R)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low • level.
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
- Push the knob at MEASURE position.
- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display.
- Finally, push the start/stop switch to stop the measuring after 1 hour sampling.

1

• Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

Maintenance/Calibration

2.7. The following maintenance/calibration was required for the direct dust meters:

Check the meter at a 3-month interval and calibrate the meter at a 1-year interval throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

2.8. High volume (HVS) samplers (Model TE-5170), completed with appropriate sampling inlets, were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

Operating/Analytical Procedures

- 2.9. Operating/analytical procedures for the operation of HVS were as follows:
 - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
 - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
 - No furnaces or incineration flues were nearby.
 - Airflow around the sampler was unrestricted.
 - The sampler was more than 20 meters from the drip line.
 - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.10. Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.

- 2.11. For TSP sampling, fiberglass filters have a collection efficiency of > 99% for particles of 0.3μm diameter were used.
- 2.12. The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.13. The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.14. The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.15. The shelter lid was closed and secured with the aluminium strip.
- 2.16. The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.17. After sampling, the filter was removed and sent to the HOKLAS laboratory (High Precision Chemical Testing Ltd.) for weighing. The elapsed time was also recorded.
- 2.18. Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than \pm 3°C; the relative humidity (RH) should be < 50% and not vary by more than \pm 5%. A convenient working RH is 40%.

Maintenance/Calibration

- 2.19. The following maintenance/calibration was required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit through/hout all stages of the air quality monitoring.

Results and Observations

- 2.20. All 1-hour and 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.21. The weather information for the reporting month is summarized in Appendix C.
- 2.22. The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.23. The summary of exceedance record in reporting month is shown in **Appendix H**. No exceedance was recorded for the air quality monitoring.
- 2.24. According to our field observations during the monitoring, the major dust source identified at the two designated air quality monitoring stations are road traffic dust, exposed site area and open stockpiles, excavation works and site vehicle movements.
- 2.25. The summary of 1-hour and 24-hour TSP air quality monitoring results during the reporting month are shown in **Appendix E** and **Appendix F** respectively.

3 NOISE

Monitoring Requirements

3.1. According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

3.2. Three designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at three designated monitoring stations (M3(A), M4, and M5(C)). **Figure 3** shows the locations of these stations.

Monitoring Stations	Locations	Location of Measurement
	The Bridge connecting The	In the middle of the foot
M3(A)	Latitide	bridge connecting The
	Latitide	Latitude
M4	Lee Kau Yan Memorial School	Rooftop (about 7/F) Area
		Ground in front of the
		building entrance facing
		Prince Edward
		Road East (noise monitoring
M5(C)	Mercy Grace's Home	is not allowed on the rooftop
		from 27 February 2020, due
		to the coronavirus
		countermeasure in Mercy
		Grace's Home)

Table 3.1Noise Monitoring Stations

Monitoring Equipment

3.3. **Table 3.2** summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

Table 3.2Noise Monitoring Equipment

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	• BSW Atech BSWA 308 & SVAN 959	2
Calibrator	SOUNDTEK ST-120	1

Monitoring Parameters, Frequency and Duration

3.4. **Table 3.3** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

 Table 3.3
 Noise Monitoring Parameters, Frequency and Duration

Monitoring Stations	Parameter	Period	Frequency	Measurement
M3(A)	L ₁₀ (30 min.) dB(A)	0700-1900 hrs on	Once per	
M4	$L_{90}(30 \text{ min.}) dB(A)$	normal weekdays	week	Façade
M5(C)	$L_{eq}(30 \text{ min.}) dB(A)$	5		

Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

_	frequency weighting	: A
---	---------------------	-----

- time weighting : Fast
- time measurement : 30 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after recalibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L_{eq}, L₉₀ and L₁₀ were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

Maintenance and Calibration

- 3.5. The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.6. The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.7. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Results and Observations

- 3.8. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. The summary of exceedance record in reporting month is shown in **Appendix H**.
- 3.9. The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.5**.
- 3.10. Noise monitoring results and graphical presentations are shown in Appendix G.
- 3.11. The major noise source identified at the designated noise monitoring stations are shown in **Table 3.4**.

Monitoring Stations	Locations	Major Noise Source
M3(A)	The Bridge connecting The Latitude	Traffic Noise Site vehicle movement
M4	Lee Kau Yan Memorial School	Traffic Noise Site vehicle movement Excavation works Piling works Daily school activities
M5(C)	Mercy Grace's Home	Traffic Noise Site vehicle movement

Table 3.4	Major Noise S	Source identified a	t the Designated	Noise Monitoring Stations
-----------	---------------	---------------------	------------------	----------------------------------

Table 3.5 Baseline Noise Level and Noise Limit Level for Monitoring Stations			
Station	Baseline Noise Level, dB (A)	Noise Limit Level, dB (A)	
	N/A ⁽¹⁾	75	
M3(A)	(at 0700 – 1900 hrs on normal	(at 0700 – 1900 hrs on	
	weekdays)	normal weekdays)	
	76.7 ⁽²⁾	70(*)	
M4	(at 0700 – 1900 hrs on normal	(at 0700 – 1900 hrs on	
	weekdays)	normal weekdays)	
	N/A ⁽¹⁾	75	
M5(C)	(at 0700 – 1900 hrs on normal	(at 0700 – 1900 hrs on	
	weekdays)	normal weekdays)	

۰. . 1 1 1 • 4 Stati Tabl 2 n ът

(*) Noise Limit Level is 65 dB(A) during school examination periods.

Note (1): The background Noise Level was recorded during the Lunch Hour of Construction Site

(i.e. 12:00-13:00) and to be used as the referencing value for compliance checking for Noise Action and Limit Level.

Note (2): The noise level due to the construction work (CNL) was calculated by the following formula:

 $CNL = 10 \log (10^{MNL/10} - 10^{BNL/10})$

Remarks: MNL = Measured Noise Level, BNL = Baseline Noise Level

4 COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1. The EM&A data was compared with the EIA predictions as summarized in **Tables 4.1** to **4.3**.

	Predicted 1-hr TSP conc.		Measured 1-hr TSP conc.	
Station	Scenario1 (Mid 2009 to Mid-Scenario2 (Mid 2013 to LateReporting I (February 202			
	2013), μg/m ³	2016), μg/m ³	Average	Range
AM2 – Lee Kau Yan Memorial School	290	312	39.9	20.0 - 54.4

Table 4.1 Comparison of 1-hr TSP data with EIA predictions

Table 4.2 Comparison of 24-hr TSP data with EIA predictions

	Predicted 24-hr TSP conc.		Measured 24-hr TSP conc.	
Station	Scenario1 (Mid 2009 to Mid-2013),	Scenario2 (Mid 2013 to	Reportin (February 2	
μg/m ³		Late 2016), µg/m ³	Average	Range
AM2(A) - Ng Wah				
Catholic Secondary	145	169	64.9	52.5 - 78.1
School				

Table 4.3 Comparison of Noise Monitoring Data with EIA predictions

Stations	Predicted Mitigated Construction Noise Levels during Normal Working Hour (L _{eq (30min)} dB(A))	Reporting Month (February 2023), L _{eq (30min)} dB(A)
M3(A) – The Bridge connecting The Latitude	Not predicted in EIA Report	$58.4 - 74.0^{\ (2)}$
M4 – Lee Kau Yan Memorial School	47 – 74	$71.9 - 75.3^{(1)}$
M5(C) – Mercy Grace's Home	Not predicted in EIA Report	$64.8 - 78.6^{(2)}$

Remarks:

(1) Since the baseline noise level was higher than those recorded during the construction period, the recorded noise levels were considered non-valid exceedance of Noise Limit Level.

(2) Since the background noise level was higher than those recorded during the construction period, the recorded noise levels were considered non-valid exceedance of Noise Limit Level.

- 4.2. The average 1-hour TSP concentrations at AM2 in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.3. The average 24-hour TSP concentrations at AM2(A) in the reporting month were below the prediction in the approved EIA Report.
- 4.4. The noise monitoring results in the reporting month from M4 were slightly higher than the range of the predicted mitigated constriction noise levels in the EIA Report.
- 4.5. Construction noise levels at M3(A) and M5(C) were not predicted in EIA Report.

5 LANDSCAPE AND VISUAL

Monitoring Requirements

5.1. According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's operation during the construction period on a weekly basis, and to report on the contractor's compliance.

Results and Observations

- 5.2. Site audits were conducted on a weekly basis to monitor the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix I**.
- 5.3. No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.4. Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in **Appendix J** shall be performed.

6 ENVIRONMENTAL INSPECTION

Site Inspections

- 6.1. Site inspections were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site inspections are attached in **Appendix I**.
- 6.2. Site inspections were conducted on 1, 7, 15, 21 & 28 February 2023 in the reporting month. A joint site inspection with the representative of IEC, ER, the Contractor and the ET was conducted on 15 February 2023. The details of the observations during site inspection are summarized in **Table 6.2**.

Review of Environmental Monitoring Procedures

6.3. The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

Status of Environmental Licensing and Permitting

6.4. All permits/licenses obtained for the Project are summarized in **Table 6.1**.

Table 6.1 Summary of Environmental Licensing and Permit Status				
	Valid F	Valid Period		
Permit No.	From	То	Status	
Environmental Permit (EP)				
EP-337/2009	23 Apr 2009	N/A	Valid	
Effluent Discharge License				
WT00027495-2017	28 Mar 2017	31 Mar 2022	Expired	
WT00041367-2022	20 Jun 2022	31 Mar 2027	Valid	
Billing Account for Construction W	aste Disposal			
A/C# 7026164	20 Oct 2016	N/A	Valid	
Registration of Chemical Waste Pro	oducer	· · · · · · · · · · · · · · · · · · ·		
WPN5213-229-P3271-01	14 Aug 2017	N/A	Valid	
Construction Noise Permit (CNP)		· ·		
GW-RE0915-19	8 Nov 2019	4 May 2020	Expired	
GW-RE0984-19	15 Dec 2019	24 Feb 2020	Expired	
GW-RE0083-20	1 Mar 2020	1 June 2020	Expired	
GW-RE0266-20	2 May 2020	31 Jul 2020	Expired	
GW-RE0779-21	30 Jul 2021	30 Nov 2021	Expired	
GW-RE0858-21	31 Jul 2021	30 Aug 2021	Expired	

Status of Waste Management

6.5. The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix M**.

Implementation Status of Environmental Mitigation Measures

6.6. During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Table 6.2.

Table 6.2 Observations and Recommendations of Site Inspections				
Parameters	Date	Observations and Recommendations	Follow-up/Rectification	
Water Quality	N/A	No environmental deficiency was identified in the reporting period.	N/A	
Air Quality	N/A	No environmental deficiency was identified in the reporting period.	N/A	
Noise	N/A	No environmental deficiency was identified in the reporting period.	N/A	
Waste/ Chemical Management	15 Feb 2023	Oil leakage should be avoided and oil stain on the ground should be removed.	Oil stain on the ground have been cleaned at 16 Feb2023.	
Landscape and Visual	N/A	No environmental deficiency was identified in the reporting period.	N/A	
Permits/ Licenses	N/A	No environmental deficiency was identified in the reporting period.	N/A	

. . - - ---

Summary of Mitigation Measures Implemented

6.7. An updated summary of the EMIS is provided in Appendix K.

Implementation Status of Event Action Plans

6.8. The Event Action Plans for air quality, noise and landscape and visual are presented in Appendix J.

1-hr TSP Monitoring

6.9. No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

6.10 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

6.11. No Action/Limit Level exceedance was recorded in the reporting month.

Landscape and visual

6.12. No non-compliance was recorded in the reporting month.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

6.13. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix L**.

7 FUTURE KEY ISSUES

- 7.1. Major site activities undertaken for the coming two months include:
 - Carry out finishing works, E&M works and clearing works inside the subway; Laying DN800 salt main with the associated inspection pits and reinstate the
 - road pavement and surface drain at TTA Stage 1;
 - Reinstate the road pavement at TTA Stage 4-1;
 - Release traffic from TTA stage 4-1.
- 7.2. Key environmental issues in the coming month include:
 - Wastewater and runoff discharge from site;
 - Regular removal of silt, mud and sand along u-channels and sedimentation tanks;
 - Review and implementation of temporary drainage system for the surface runoff;
 - Noise from operation of the equipment, especially for rock-breaking activities and machinery on-site;
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Water spraying for dust generating activity and on haul road;
 - Proper storage of construction materials on site;
 - Storage of chemicals/fuel and chemical waste/waste oil on site; and
 - Accumulation of general and construction waste on site.

7.3. The tentative major site activities is mentioned in Section 7.1 of this report. The impact prediction and control measures for the coming two months are summarized as follows:

Air quality impact (dust)

- Frequent watering of haul road and unpaved/exposed areas;
- Frequent watering or covering stockpiles with impervious materials or maintained wet; and
- Watering of any earth moving activities.

Water quality impact (surface runoff)

- Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;
- Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;
- Provision of perimeter protection such as sealing of hoarding footings to avoid runoff from entering the existing storm water drainage system via public road; and
- Provision of measures to prevent discharge into the stream.

Noise Impact

- Scheduling of noisy construction activities if necessary to avoid persistent noisy operation;
- Controlling the number of plants use on site;
- Regular maintenance of machines; and
- Use of movable noise barriers if necessary.

Waste /Chemical Management

- Avoided oil leakage from PME
- Provided drip tray with adequate capacity and well maintained to chemical and oil containers

Monitoring Schedule for Next Month

7.4. The tentative environmental monitoring schedules for next month are shown in **Appendix D**.

Contract No. KLN/2016/04

8 CONCLUSIONS AND RECOMMENDATIONS

Conclusions

8.1. Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.

<u>1-hr TSP Monitoring</u>

8.2. All 1-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hr TSP Monitoring

8.3. All 24-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

8.4. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Landscape and visual

8.5. No non-compliance was recorded in the reporting month.

Complaint and Prosecution

8.6. No environmental complaint and environmental prosecution was received in the reporting month.

Recommendations

8.7. According to the environmental audit performed in the reporting month, the following recommendations were made:

Water Quality

• The public drainage gully within the construction site shall be bounded by sand bags.


Air Quality


• The stockpile of dusty material should be covered by impervious materials or maintained wet.


Waste/Chemical Management


- Oil leakage from PME should be avoided
- The construction/chemical material should be stoned at the proper place.

FIGURES









APPENDIX A ACTION AND LIMIT LEVELS FOR AIR QUALITY AND NOISE

Appendix A - Action and Limit Levels

Location	Action Level, μg/m ³	Limit Level, μg/m ³
AM2	346	500

Table A-1Action and Limit Levels for 1-Hour TSP

Table A-2Action and Limit Levels for 24-Hour TSP

Location	Action Level, μg/m ³	Limit Level, µg/m ³
AM2(A)	157	260

Table A-3 Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. *70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B-1 COPIES OF CALIBRATION CERTIFCATES (AIR)



RECALIBRATION

DUE DATE:

January 16, 2024

Certificate of Calibration

			Calibration					°K
Cal. Date:	January 16	, 2023	Roots	smeter S/N: 438320		Та:	Ta: 293	
Operator:	Jim Tisch					Pa: 749.0		mm Hg
Calibration	Model #:	TE-5025A	Calib	prator S/N:	3864			
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ	1
	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)	
	1	1	2	1	1.4440	3.2	2.00	1
	2	3	4	1	1.0220	6.4	4.00	
	3	5	6	1	0.9100	8.0	5.00	
	4	7	8	1	0.8710	8.8	5.50	
	5	9	10	1	0.7210	12.8	8.00	
			[Data Tabula	tion]
	Vstd	Qstd	√∆H(<u>Pa</u> Pstd)(<u>Tstd</u>) Ta)		Qa	$\sqrt{\Delta H(Ta/Pa)}$	
	(m3)	(x-axis)	(y-ax	is)	Va	(x-axis)	(y-axis)	
	0.9981	0.6912	1.41	59	0.9957	0.6896	0.8845	
	0.9938	0.9724	2.00	24	0.9915	0.9701	1.2509	
	0.9917	1.0898	2.23	88	0.9893	1.0872	1.3985	
	0.9906	1.1373	2.34	80	0.9883	1.1346	1.4668	
	0.9853	1.3665	2.83		0.9829	1.3633	1.7690	
		m=	2.094			m=	1.31155	
	QSTD	b=	-0.034		QA	b=	-0.02182	
		r=	0.999	995 r= 0.99995				
				Calculatio				
)/Pstd)(Tstd/Ta					
	Qstd=	Vstd/∆Time			-	Va/∆Time		
			For subsequ	ient flow ra	te calculatio	ns:		
	Qstd=	1/m((√∆H(Pa <u>Tstd</u> Pstd Ta	-))-ь)	Qa=	1/m ((√∆H	l(Ta/Pa))-b)	
		Conditions						
Tstd						RECA	LIBRATION	
Pstd		mm Hg			US FPA rec	ommends a	nnual recalibratio	on ner 1999
AH: calibrat		Key ter reading (i	n H2O)				Regulations Part !	
		eter reading					, Reference Meth	
		perature (°K)					ended Particulat	
		ressure (mm				•	ere, 9.2.17, page	
b: intercept						c Autospite	, J.z.z/, page	
m: slope								

CINOTECH CONSULTANTS LIMITED



<u>Certificate of Calibration</u>

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Digital Dust l	Indicator		Date	of Calibration	29-Jan-23		
Manufacturer:	Sibata Scientific Technology LTD.		_	Validity of Calibration Record		31-Mar-23		
Model No.:	LD-5R							
Serial No.:	972779							
Equipment No.:	SA-01-08		Sensitivity	0.001 mg/m3				
High Volume Sa	mpler No.:	A-01-03	Before Sensiti	vity Adjustment	744 CPM			
Tisch Calibration	n Orifice No.:	3864	After Sensitiv	ity Adjustment	744 CPM			
	Calibration of 1 br TSD							

	Calibr		
Calibration	Laser Dust Monitor		HVS
Point	Mass Concentration (µg/m3))	Mass concentration ($\mu g/m^3$)
rome	X-axis		Y-axis
1	68.0		135.0
2	57.0		116.0
3	48.0		95.0
Average	57.7		115.3
By Linear Regressi Slope , mw =	1.9900	Intercept, bw =	0.5748
	<u>1.9900</u> cient* =		0.5748
Slope , mw = Correlation coeffi	<u>1.9900</u> cient* =0.9963 Set C	orrelation Factor	
Slope , mw = Correlation coeffi Particaulate Concent	<u> 1.9900</u> cient* = 0.9963 Set Contraction by High Volume Sampler (μg)	orrelation Factor	0.5748
Slope , mw = Correlation coeffi Particaulate Concent	1.9900 cient* = 0.9963 Set Colspan="2">Colspan="2" Colspan="2">Colspan="2" Colspan="2">Colspan="2">Colspan="2" Colspan="2">Colspan="2" Colspan="2">Colspan="2" Colspan="2" Colspan="2"	orrelation Factor	115.3
Slope , mw = Correlation coeffi Particaulate Concent Particaulate Concent	1.9900 cient* = 0.9963 Set Colspan="2">Colspan="2" Set Colspan="2">Colspan="2" Colspan="2">Colspan="2" Colspan="2"	orrelation Factor	115.3 57.7

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by:

Technical Officer (Wong Shing Kwai)

CINOTECH CONSULTANTS LIMITED



<u>Certificate of Calibration</u>

1

2

3

Average

By Linear Regression of Y on X

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Digital Dust Indicator		Date of Calibration 29-Jan-2		29-Jan-23
Manufacturer:	Sibata Scientific Technology LTD.	_	Validity of Calibr	ation Record	31-Mar-23
Model No.:	LD-5R				
Serial No.:	972780				
Equipment No.:	SA-01-09	Sensitivity	0.001 mg/m3	-	
High Volume Sampler No.: A-01-03		Before Sensiti	ivity Adjustment	739 CPM	
Tisch Calibration Orifice No.: 3864		After Sensitivi	ity Adjustment	739 CPM	
	Ca	libration of 1 h	ar TSP		
Calibration	Laser Dust Monitor		HVS		
Point	Mass Concentration (µg/	(m3)	Mass concentration ($\mu g/m^3$)		$\mu g/m^3$)
1 0	X-axis	I	Y-axis		

Slope , mw = 2.0498	Intercept, bw = -7.0055
Correlation coefficient* = 0.9990	
Set Corr	elation Factor
Particaulate Concentration by High Volume Sampler (µg/m ³)) 116.7
Particaulate Concentration by Dust Meter (µg/m ³)	60.3
Measureing time, (min)	60.0
Set Correlation Factor, SCF	
SCF = [K=High Volume Sampler / Dust Meter, (µg/m3)]	1.9

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

70.0

60.0

51.0 60.3

Calibrated by:

136.0

117.0 97.0

116.7

Technical Officer (Wong Shing Kwai)

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



File No. MA16043/13/0034

Project No. AM2(A) - Ng Wah Catholic Secondary School							
Date:	4-J	an-23	Next Due Date:	6-Mar	-23 Operator:	SK	
Equipment No.:	A-	01-13	Model No.:	TE-51	70 Serial No.	1352	
Ambient Condition							
Temperatu	re, Ta (K)	290.4	Pressure, Pa (mmH	-Ig)	767.6		

Orifice Transfer Standard Information						
Serial No. 3864 Slope, mc 0.05922 Intercept, bc -0.02420						
Last Calibration Date:	31-Jan-22	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$				
Next Calibration Date:	31-Jan-23	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc				

Calibration of TSP Sampler							
Colibration		Orfice	*		HVS		
Calibration Point	DH (orifice), in. of water	[DH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	DW (HVS), in. of water	$\frac{[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}}{Y-axis}$		
1	13.0	3.67	62.39	10.8	3.35		
2	10.9	3.36	57.17	8.3	2.93		
3	8.1	2.90	49.34	5.7	2.43		
4	5.5	2.39	40.73	3.5	1.90		
5	3.2	1.82	31.16	1.9	1.40		
Slope , mw = Correlation	ession of Y on X 0.0619 coefficient* =		Intercept, bw = _	-0.575	0		
	oemcient < 0.990						
E (1 TODE'		Set Point C	alculation				
		urve, take Qstd = 43 CFM					
From the Regress	sion Equation, the	"Y" value according to					
Therefore, Se	$mw x Qstd + bw = [\Delta W x (Pa/760) x (298/Ta)]^{1/2}$ Therefore, Set Point; W = (mw x Qstd + bw) ² x (760 / Pa) x (Ta / 298) =						
Remarks:							
Conducted by:	Wong Shi	ng Kuwai Signatura	. <i>γ</i>	л ,	Date: 4-Jan-23		
Conducted by.	wong Shi	ing ixwai Sigilatuite	/ \		Date		
Checked by:	Henry I	Leung Signature	-lem	<u>7 ~~~</u> 7	Date: 4-Jan-23		



<u>Certificate of Calibration - Wind Monitoring Station</u>

Description:	Ng Wah Catholic Seconday School - Weather Stations
Manufacturer:	Davis Instruments
Model No.:	Davis 6152, Vantage Pro2
Serial No.:	<u>BC180522050</u>
Equipment No.:	<u>SA-03-03</u>
Date of Calibration	<u>7-Oct-2022</u>
Next Due Date	<u>7-Apr-2023</u>

1. Performance check of Wind Speed

Wind Sp	beed, m/s	Difference D (m/s)
Wind Speed Reading (V1)	Anemometer Value (V1)	D = V1 - V2
0.0	0.0	0.0
1.5	1.5	0.0
2.0	2.1	-0.1
3.5	3.5	0.0

2. Performance check of Wind Direction

Wind Di	rection (°)	Difference D (°)
Wind Direction Reading (V1)	Marine Compass Value (V1)	$\mathbf{D} = \mathbf{W1} - \mathbf{W2}$
0	0	0.0
90	90	0.0
180	180	0.0
270	270	0.0

Test Specification:

1. Performance Wind Speed Test - The wind meter was on-site calibrated against the anemometer

2. Performance Wind Direction Test - The wind meter was on-site calibrated against the marine compass at four direction

Calibrated by: Wong Shing Kwai
Approved by: Henry Leung

APPENDIX B-2 COPIES OF CALIBRATION CERTIFCATES (NOISE)

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk



Issue Date : 07 Jun 2022

Report No. : 00195

Application No. : HP00073

Certificate of Calibration

Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street,

Shatin, N.T., Hong Kong

Sample Description : Submitted equipment stated to be Integrating Sound Level Meter.

Equipment No.: : N-08-01

Manufacturer: : SVANTEK

Other information	:	Model No.	SVAN 959
		Serial No.	11275
		Microphone No.	22452

Date Received	:	27 May 2022
Test Period	:	06 Jun 2022 to 06 Jun 2022
Test Requested	:	Performance checking for Sound Level Meter
Test Method	:	The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.
Test conditions	:	Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%
Test Result	:	Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.

2. The result(s) relate only to the items tested or calibrated.

For and on behalf of HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 07 Jun 2022

Report No.:00195Application No.:HP00073

Certificate of Calibration

Measuring

equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

Test Result

Reference value, dB Indication value, dB		Deviation, dB	Allowed deviation, dB
94.0	94.1	+0.1	± 1.5
114.0	114.1	+0.1	± 1.5

Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

Report No.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

: 00171



Issue Date : 01 Apr 2022

: HP00046 Application No. **Certificate of Calibration** Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong Sample Description : Submitted equipment stated to be Integrating Sound Level Meter. Equipment No.: : N-12-05 Manufacturer: : BSWA Technology Other information : Model No. **BSWA 308** Serial No. 580287 Microphone No. 570610 Date Received : 25 Mar 2022

Date Received	•	
Test Period	:	30 Mar 2022 to 30 Mar 2022
Test Requested	:	Performance checking for Sound Level Meter
Test Method	:	The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.
Test conditions	:	Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%
Test Result	:	Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.2. The result(s) relate only to the items tested or calibrated.

For and on behalf of HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 01 Apr 2022

Report No.:00171Application No.:HP00046

Certificate of Calibration

Measuring

equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.0	0.0	± 1.5
114.0	114.2	+0.2	± 1.5

Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

Report No.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

: 00288



Issue Date : 10 Nov 2022

Application No. : HP00176 **Certificate of Calibration** Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong Sample Description : Submitted equipment stated to be Sound Level Calibrator. Equipment No.: : N-13-03 Manufacturer: : SOUNDTEK Other information : Model No. ST-120 Serial No. 181001637 : 10 Nov 2022 Date Received Test Period : 10 Nov 2022 to 10 Nov 2022 : Performance checking for Sound Level Calibrator **Test Requested** Test Method : The Sound Level Meter and Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent. **Test conditions** : Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%

Test Result : Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.

2. The result(s) relate only to the items tested or calibrated.

For and on behalf of HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 10 Nov 2022

Report No.:00288Application No.:HP00176

<u>Certificate of Calibration</u>

Measuring equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01
Description	Sound Meter
Manufacturer	BSWA Technology
	DOWNTEEnnology
Model No.	BSWA 308
Model No. Serial No.	81
	BSWA 308
Serial No.	BSWA 308 570183

Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.1	+ 0.1	± 0.3
114.0	114.2	+ 0.2	± 0.5

- Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.
 - 2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

APPENDIX C WEATHER INFORMATION

		February 2023		
Date	Mean Pressure (hPa)	Air Temperature	Mean Relative Humidity (%)	Precipitation (mm)
		Mean (°C)		
1-Feb-23	1015.6	19.9	77	0
2-Feb-23	1018.2	19.4	77	0
3-Feb-23	1018.6	17.9	76	0
4-Feb-23	1017.4	17.4	81	0.4
5-Feb-23	1016.0	17.9	83	Trace
6-Feb-23	1014.6	19.2	85	0.1
7-Feb-23	1015.4	21.0	83	Trace
8-Feb-23	1017.1	18.5	84	Trace
9-Feb-23	1016.3	19.5	83	0.1
10-Feb-23	1014.9	21.2	87	0.1
11-Feb-23	1014.6	18.7	93	0.9
12-Feb-23	1013.9	19.9	95	Trace
13-Feb-23	1013.7	22.3	88	Trace
14-Feb-23	1018.8	18.5	64	0
15-Feb-23	1023.5	16.3	60	0
16-Feb-23	1024.7	16.8	62	0
17-Feb-23	1021.2	18.7	70	0
18-Feb-23	1018.2	21.0	67	0
19-Feb-23	1017.6	22.8	67	Trace
20-Feb-23	1019.2	20.1	64	0
21-Feb-23	1022.6	17.8	62	0
22-Feb-23	1022.2	16.9	61	0
23-Feb-23	1018.6	18.2	70	0
24-Feb-23	1018.9	19.8	67	0
25-Feb-23	1026.5	17.1	54	0
26-Feb-23	1029.2	16.8	58	0
27-Feb-23	1027.4	16.4	60	0
28-Feb-23	1024.0	17.8	71	0

February 2023

February 2023					
Table II: Wind Speed and Directions					
Date	Time	Wind Speed m/s	Direction		
1-Feb-23	0:00	0.4	ESE		
1-Feb-23	1:00	0.4	ESE		
1-Feb-23	2:00	1.3	ESE		
1-Feb-23	3:00	1.3	E		
1-Feb-23	4:00	1.3	E		
	5:00	1.5	ESE		
1-Feb-23 1-Feb-23	6:00	2.7	SE		
1-Feb-23	7:00	2.7	SE		
1-Feb-23		2.2	ESE		
	8:00	1.8	ESE		
1-Feb-23	9:00	1.8	ESE		
1-Feb-23	10:00				
1-Feb-23	11:00	<u> </u>	SE ESE		
1-Feb-23	12:00				
1-Feb-23 1-Feb-23	13:00 14:00	4.0	E WNW		
		0.9	SE		
1-Feb-23	15:00				
1-Feb-23	16:00	0.9	ESE		
1-Feb-23	17:00	1.3	ESE		
1-Feb-23	18:00	1.3	E		
1-Feb-23	19:00	0.9	ESE		
1-Feb-23	20:00	0.9	ESE		
1-Feb-23	21:00	0.9	ESE		
1-Feb-23	22:00	0.9	ESE		
1-Feb-23	23:00	1.3	ESE		
2-Feb-23	0:00	0.9	W		
2-Feb-23	1:00	0.9	NE		
2-Feb-23	2:00		NNW		
2-Feb-23	3:00	1.3	NE		
2-Feb-23	4:00	1.3	NE		
2-Feb-23	5:00	0.9	NNW		
2-Feb-23	6:00	0.9	NNW		
2-Feb-23	7:00	0.9	NNW		
2-Feb-23	8:00	0.9	NNW		
2-Feb-23	9:00	<u> </u>	NNW		
2-Feb-23	10:00		NNW		
2-Feb-23	11:00	2.7	NNW		
2-Feb-23	12:00	4.5	NNW		
2-Feb-23	13:00	5.4	NNW		
2-Feb-23	14:00	4.0	NE		
2-Feb-23	15:00	2.2	ENE		
2-Feb-23	16:00	0.9	NNE		
2-Feb-23	17:00	1.3	ENE		
2-Feb-23	18:00	1.3	NE		
2-Feb-23	19:00	1.8	NW		
2-Feb-23	20:00	1.3	NW		
2-Feb-23	21:00	1.8	NW		
2-Feb-23	22:00	1.8	W		
2-Feb-23	23:00	1.8	NW		

	redru	ary 2023	February 2023				
Table II: Wind Speed and Directions							
Date	Time	Wind Speed m/s	Direction				
3-Feb-23	0:00	2.2	NW				
3-Feb-23	1:00	1.8	WNW				
3-Feb-23	2:00	1.8	NW				
3-Feb-23	3:00	1.3	NW				
3-Feb-23	4:00	1.8	NW				
3-Feb-23	5:00	1.8	NW				
3-Feb-23	6:00	1.8	E				
3-Feb-23	7:00	1.8	ESE				
3-Feb-23	8:00	1.8	E				
3-Feb-23	9:00	1.3	ENE				
3-Feb-23	10:00	0.9	ENE				
3-Feb-23	11:00	2.2	E				
3-Feb-23	12:00	0.9	ENE				
3-Feb-23	13:00	0.9	E				
3-Feb-23	14:00	1.3	ENE				
3-Feb-23	15:00	1.3	NW				
3-Feb-23	16:00	1.8	ENE				
3-Feb-23	17:00	1.8	WNW				
3-Feb-23	18:00	1.8	ENE				
3-Feb-23	19:00	1.3	ESE				
3-Feb-23	20:00	1.3	NW				
3-Feb-23	21:00	1.3	NW				
3-Feb-23	22:00	1.3	NW				
3-Feb-23	23:00	0.9	NNE				
4-Feb-23	0:00	0.9	NNW				
4-Feb-23	1:00	1.3	W				
4-Feb-23	2:00	1.3	WNW				
4-Feb-23	3:00	1.8	WSW				
4-Feb-23	4:00	1.3	WSW				
4-Feb-23	5:00	1.3	WSW				
4-Feb-23	6:00	1.8	W				
4-Feb-23	7:00	1.3	NW				
4-Feb-23	8:00	0.9	W				
4-Feb-23	9:00	1.3	W				
4-Feb-23	10:00	1.8	W				
4-Feb-23	11:00	1.8	WNW				
4-Feb-23	12:00	2.2	W				
4-Feb-23	13:00	1.3	W				
4-Feb-23	14:00	0.9	W				
4-Feb-23	15:00	0.9	W				
4-Feb-23	16:00	0.9	W				
4-Feb-23	17:00	0.9	WNW				
4-Feb-23	18:00	0.9	W				
4-Feb-23	19:00	0.9	W				
4-Feb-23	20:00	0.9	W				
4-Feb-23	21:00	0.9	W				
4-Feb-23	22:00	0.9	W				
4-Feb-23	23:00	0.4	W				

February 2023					
Table II: Wind Speed and Directions					
Date	Time	Wind Speed m/s	Direction		
5-Feb-23	0:00	0.4	W		
5-Feb-23	1:00	0.4	W		
5-Feb-23	2:00	0.4	W		
5-Feb-23	3:00	0.4	W		
5-Feb-23	4:00	0.0	W		
5-Feb-23	5:00	0.4	W		
5-Feb-23	6:00	0.9	W		
5-Feb-23	7:00	0.9	W		
5-Feb-23	8:00	0.4	NW		
5-Feb-23	9:00	1.3	W		
5-Feb-23	10:00	1.3	W		
5-Feb-23	11:00	4.0	WNW		
5-Feb-23	12:00	3.6	WNW		
5-Feb-23	13:00	4.9	W		
5-Feb-23	14:00	3.6	NW		
5-Feb-23	15:00	2.2	NW		
5-Feb-23	16:00	2.2	NW		
5-Feb-23	17:00	1.8	NW		
5-Feb-23	18:00	0.0	NW		
5-Feb-23	19:00	0.4	NW		
5-Feb-23	20:00	0.4	NW		
5-Feb-23	21:00	0.4	NW		
5-Feb-23	22:00	0.3	NW		
5-Feb-23	23:00	0.2	NW		
6-Feb-23	0:00	0.3	NW		
6-Feb-23	1:00	0.2	NW		
6-Feb-23	2:00	0.2	NW		
6-Feb-23	3:00	0.1	NW		
6-Feb-23	4:00	0.0	NW		
6-Feb-23	5:00	0.4	NW		
6-Feb-23	6:00	1.3	NW		
6-Feb-23	7:00	1.3	NW		
6-Feb-23	8:00	2.2	NW		
6-Feb-23	9:00		NW		
6-Feb-23	10:00	1.3 1.3	NW		
6-Feb-23	11:00	1.3	NW		
6-Feb-23	12:00	1.3	NW		
6-Feb-23	13:00	1.8	NW		
6-Feb-23	14:00	1.3	NW		
6-Feb-23	15:00	0.9	NW		
6-Feb-23	16:00	0.9	ENE		
6-Feb-23	17:00	0.9	E		
6-Feb-23	18:00	0.9	E		
6-Feb-23	19:00	0.9	Ē		
6-Feb-23	20:00	1.3	Ē		
6-Feb-23	21:00	0.9	E		
6-Feb-23	22:00	0.9	E		
6-Feb-23	23:00	1.3	ENE		
0-100-23	25.00	1.0			

February 2023				
Table	II: Wind S	peed and Direction	ns	
Date	Time	Wind Speed m/s	Direction	
7-Feb-23	0:00	0.9	Е	
7-Feb-23	1:00	0.9	ENE	
7-Feb-23	2:00	0.4	E	
7-Feb-23	3:00	0.4	Е	
7-Feb-23	4:00	0.4	ENE	
7-Feb-23	5:00	0.9	Е	
7-Feb-23	6:00	1.3	Е	
7-Feb-23	7:00	1.3	Е	
7-Feb-23	8:00	1.3	ESE	
7-Feb-23	9:00	1.3	ESE	
7-Feb-23	10:00	1.3	NW	
7-Feb-23	11:00	1.3	Е	
7-Feb-23	12:00	1.8	Е	
7-Feb-23	13:00	1.8	Е	
7-Feb-23	14:00	1.3	Е	
7-Feb-23	15:00	0.9	ENE	
7-Feb-23	16:00	0.9	Е	
7-Feb-23	17:00	0.4	E	
7-Feb-23	18:00	0.4	ENE	
7-Feb-23	19:00	0.4	ENE	
7-Feb-23	20:00	0.4	ENE	
7-Feb-23	21:00	0.4	E	
7-Feb-23	22:00	0.4	ESE	
7-Feb-23	23:00	0.4	NW	
8-Feb-23	0:00	0.4	ENE	
8-Feb-23	1:00	0.4	ENE	
8-Feb-23	2:00	0.4	E	
8-Feb-23	3:00	0.4	E	
8-Feb-23	4:00	0.9	E	
8-Feb-23	5:00	0.4	E	
8-Feb-23	6:00	1.8	E	
8-Feb-23	7:00	1.3	ENE	
8-Feb-23	8:00	1.8	ESE	
8-Feb-23	9:00	1.3	E	
8-Feb-23	10:00	1.8	E	
8-Feb-23	11:00	3.6	E	
8-Feb-23	12:00	3.6	ESE	
8-Feb-23	13:00	1.8	ENE	
8-Feb-23	14:00	2.7	E	
8-Feb-23	15:00	2.7	NW	
8-Feb-23	16:00	2.2 2.7	NW	
8-Feb-23	17:00		NW	
8-Feb-23	18:00	2.2	NW	
8-Feb-23	19:00	1.3 1.3	NW	
8-Feb-23	20:00		NW	
8-Feb-23	21:00	1.3 0.4	W W	
8-Feb-23	22:00			
8-Feb-23	23:00	0.4	WSW	

	February 2023				
Та		nd Speed and Directio	ns		
Date	Time	Wind Speed m/s	Direction		
			W		
9-Feb-23	0:00	0.4			
9-Feb-23	1:00	0.4	ENE		
9-Feb-23 9-Feb-23	2:00 3:00	0.4	ESE		
9-Feb-23 9-Feb-23	4:00	0.9	ENE ENE		
9-Feb-23 9-Feb-23	5:00	0.4	ENE		
9-Feb-23 9-Feb-23	6:00	0.4	ESE		
9-Feb-23 9-Feb-23	7:00	1.3	E W		
9-Feb-23 9-Feb-23	8:00	0.9	E VV		
9-Feb-23 9-Feb-23	9:00	1.3	ENE		
	10:00	1.5	ENE		
9-Feb-23					
9-Feb-23	11:00	<u> </u>	E N		
9-Feb-23	12:00	0.9	ENE		
9-Feb-23 9-Feb-23	13:00 14:00	0.4	ENE		
9-Feb-23 9-Feb-23	14:00	0.9	E NW		
9-Feb-23 9-Feb-23	16:00	0.9	NW		
9-Feb-23 9-Feb-23	17:00	0.9	NW		
9-Feb-23 9-Feb-23	17:00	0.4	NW		
9-Feb-23 9-Feb-23	19:00	0.9	E		
9-Feb-23	20:00	0.9	E		
9-Feb-23 9-Feb-23	20:00	0.9	ESE		
9-Feb-23	21:00	0.9	ESE		
9-Feb-23 9-Feb-23	23:00	0.9	ESE		
10-Feb-23	0:00	0.9	ESE		
10-Feb-23	1:00	0.4	NNE		
10-Feb-23	2:00	0.0	E		
10-Feb-23	3:00	0.4	NW		
10-Feb-23	4:00	0.4	NW		
10-Feb-23	5:00	0.0	NE		
10-Feb-23	6:00	0.0	NW		
10-Feb-23	7:00	0.0	NW		
10-Feb-23	8:00	0.4	NE		
10-Feb-23	9:00	0.4	NW		
10-Feb-23	10:00	0.0	NW		
10-Feb-23	11:00	0.4	NW		
10-Feb-23	12:00	0.4	NW		
10-Feb-23	13:00	0.4	NW		
10-Feb-23	14:00	0.4	NW		
10-Feb-23	15:00	0.4	NW		
10-Feb-23	16:00	0.4	NW		
10-Feb-23	17:00	0.4	NW		
10-Feb-23	18:00	0.4	NW		
10-Feb-23	19:00	0.4	ENE		
10-Feb-23	20:00	0.4	NW		
10-Feb-23	21:00	0.0	NW		
10-Feb-23	22:00	0.4	NW		
10-Feb-23	23:00	0.4	NW		
10-100-23	25.00	0.4	14 44		

February 2023				
Table	II: Wind S	speed and Direction	ns	
Date	Time	Wind Speed m/s	Direction	
11-Feb-23	0:00	0.9	NW	
11-Feb-23	1:00	0.4	NW	
11-Feb-23	2:00	0.4	NW	
11-Feb-23	3:00	0.9	NW	
11-Feb-23	4:00	0.9	NW	
11-Feb-23	5:00	0.9	N	
11-Feb-23	6:00	0.9	NNW	
11-Feb-23	7:00	0.9	NNW	
11-Feb-23	8:00	1.8	NW	
11-Feb-23	9:00	0.9	NNW	
11-Feb-23	10:00	2.7	NW	
11-Feb-23	11:00	2.2	NW	
11-Feb-23	12:00	1.3	NW	
11-Feb-23	12:00	0.4	NW	
11-Feb-23	14:00	0.4	NW	
11-Feb-23	15:00	0.4	NW	
11-Feb-23	16:00	0.4	NNE	
11-Feb-23	17:00	1.8	NW	
11-Feb-23	18:00	3.1	NW	
11-Feb-23	19:00	3.1	NW	
11-Feb-23	20:00	2.2	NW	
11-Feb-23	21:00	1.8	NW	
11-Feb-23	22:00	1.3	NW	
11-Feb-23	23:00	1.8	NW	
12-Feb-23	0:00	1.8	NW	
12-Feb-23	1:00	2.7	NW	
12-Feb-23	2:00	2.2	NW	
12-Feb-23	3:00	1.8		
12-Feb-23	4:00	1.3		
12-Feb-23	5:00	0.9	NNW	
12-Feb-23	6:00	0.4	NW	
12-Feb-23	7:00	0.4	NW	
12-Feb-23	8:00	0.4	NW	
12-Feb-23	9:00	0.4	NW	
12-Feb-23	10:00	0.4	E	
12-Feb-23	11:00	0.4	E	
12-Feb-23	12:00	0.9	ENE	
12-Feb-23	13:00	0.9	ENE	
12-Feb-23	13:00	0.9	NW	
12-Feb-23	15:00	1.3	NW	
12-Feb-23	16:00	0.9	NW	
12-Feb-23	17:00	1.8	NW	
12-Feb-23	18:00	1.8	NW	
12-Feb-23	19:00	1.8	NW	
12-Feb-23	20:00	1.3	NW	
12-Feb-23	20:00	1.3	NW	
12-Feb-23	21:00	0.4	NW	
12-Feb-23	23:00	0.4	NW	

February 2023				
Та	ble II: Wi	nd Speed and Directio	ons	
Date	Time	Wind Speed m/s	Direction	
13-Feb-23	0:00	0.9	NE	
13-Feb-23	1:00	0.4	NW	
13-Feb-23	2:00	0.0	NNW	
13-Feb-23	3:00	0.0	NW	
13-Feb-23	4:00	0.0	NNE	
13-Feb-23	5:00	0.0	NW	
13-Feb-23	6:00	0.4	NW	
13-Feb-23	7:00	0.9	NNE	
13-Feb-23	8:00	0.4	WNW	
13-Feb-23	9:00	0.4	NW	
13-Feb-23	10:00	0.9	ENE	
13-Feb-23	11:00	0.9	NNE	
13-Feb-23	12:00	0.4	NW	
13-Feb-23	13:00	0.4	NW	
13-Feb-23	14:00	0.9	NW	
13-Feb-23	15:00	1.3	NW	
13-Feb-23	16:00	4.0	NW	
13-Feb-23	17:00	3.6	NW	
13-Feb-23	18:00	3.6	NW	
13-Feb-23	19:00	4.5	NW	
13-Feb-23	20:00	1.8	NW	
13-Feb-23	21:00	0.4	W	
13-Feb-23	22:00	0.4	NW	
13-Feb-23	23:00	0.0	NW	
14-Feb-23	0:00	0.0	WSW	
14-Feb-23	1:00	0.4	NW	
14-Feb-23	2:00	0.0	NW	
14-Feb-23	3:00	0.0	NW	
14-Feb-23	4:00	0.0	NW	
14-Feb-23	5:00	0.0	NW	
14-Feb-23	6:00	0.0	NW	
14-Feb-23	7:00	0.0	NW	
14-Feb-23	8:00	0.0	NW	
14-Feb-23	9:00	0.0	W	
14-Feb-23	10:00	0.0	NW	
14-Feb-23	11:00	0.0	NW	
14-Feb-23	12:00	0.0	NE	
14-Feb-23	13:00	0.4	NE	
14-Feb-23	14:00	3.1	NW	
14-Feb-23	15:00	3.1	NW	
14-Feb-23	16:00	1.8	NW	
14-Feb-23	17:00	0.9	NW	
14-Feb-23	18:00	0.4	NW	
14-Feb-23	19:00	0.4	NNW	
14-Feb-23	20:00	0.4	NW	
14-Feb-23	21:00	0.4	NW	
14-Feb-23	22:00	0.0	NW	
14-Feb-23	23:00	0.0	NW	

February 2023				
Table	II: Wind S	peed and Direction	ns	
Date	Time	Wind Speed m/s	Direction	
15-Feb-23	0:00	0.0	NW	
15-Feb-23	1:00	0.0	ESE	
15-Feb-23	2:00	0.0	WNW	
15-Feb-23	3:00	0.0	WNW	
15-Feb-23	4:00	0.0	E	
15-Feb-23	5:00	0.0	ENE	
15-Feb-23	6:00	0.0	NW	
15-Feb-23	7:00	0.0	ENE	
15-Feb-23	8:00	0.0	ENE	
15-Feb-23	9:00	0.0	NW	
15-Feb-23	10:00	0.0	NE	
15-Feb-23	11:00	0.4	NW	
15-Feb-23	12:00	0.4	ENE	
15-Feb-23	12:00	0.4	E	
15-Feb-23	13:00	1.8	E	
15-Feb-23	15:00	1.8	E	
15-Feb-23	16:00	1.3	E	
15-Feb-23	17:00	0.9	E	
15-Feb-23	18:00	0.9	E	
15-Feb-23	19:00	1.3	ESE	
15-Feb-23	20:00	1.8	E	
15-Feb-23	20:00	0.9	E	
15-Feb-23	21:00	0.9	ENE	
15-Feb-23	23:00	1.3	ESE	
16-Feb-23	0:00	0.9	ESE	
16-Feb-23	1:00	0.9	E	
16-Feb-23	2:00	0.9	NNW	
16-Feb-23	3:00	0.4	ENE	
16-Feb-23	4:00	0.9	E	
16-Feb-23	5:00	0.9	E	
16-Feb-23	6:00	0.9	ENE	
16-Feb-23	7:00	0.9	SE	
16-Feb-23	8:00	1.3	NW	
16-Feb-23	9:00	1.3	NW	
16-Feb-23	10:00	1.3	E	
16-Feb-23	11:00	1.3	E	
16-Feb-23	12:00	1.3	E	
16-Feb-23	13:00	1.8	E	
16-Feb-23	14:00	1.3	E	
16-Feb-23	15:00	1.3	SE	
16-Feb-23	16:00	1.3	E	
16-Feb-23	17:00	0.9	ESE	
16-Feb-23	18:00	1.8	ESE	
16-Feb-23	19:00	2.2	ESE	
16-Feb-23	20:00	2.7	ESE	
16-Feb-23	21:00	2.7	ESE	
16-Feb-23	22:00	1.8	ESE	
16-Feb-23	23:00	1.3	ESE	
10100-23	25.00	1.J		

	February 2023				
Та		nd Speed and Directio	ons		
Date	Time	Wind Speed m/s	Direction		
17-Feb-23	0:00	1.3	ESE		
17-Feb-23 17-Feb-23	1:00	0.9	ESE		
17-Feb-23	2:00	0.9	SE		
17-Feb-23	3:00	0.9	SE		
17-Feb-23 17-Feb-23	4:00	0.9	SE		
17-Feb-23	5:00	0.4	SE		
17-Feb-23	6:00	0.4	WNW		
17-Feb-23	7:00	0.4	WNW		
17-Feb-23	8:00	0.9	WNW		
17-Feb-23	9:00	0.9	NNW		
17-Feb-23	10:00	0.9	WNW		
17-Feb-23	11:00	0.4	WNW		
17-Feb-23 17-Feb-23	12:00	0.4	NNW		
17-Feb-23	12:00	0.9	NNW		
17-Feb-23	13:00	0.9	WNW		
17-Feb-23	15:00	0.9	NW		
17-Feb-23	16:00	0.4	NW		
17-Feb-23	17:00	0.9	NNW		
17-Feb-23	18:00	0.9	ESE		
17-Feb-23	19:00	0.9	NNW		
17-Feb-23	20:00	0.9	NNW		
17-Feb-23	21:00	0.9	NNW		
17-Feb-23	22:00	0.9	WNW		
17-Feb-23	23:00	0.9	SE		
17-Feb-23	0:00	0.9	NNW		
18-Feb-23	1:00	0.9	NW		
18-Feb-23	2:00	0.9	NW		
18-Feb-23	3:00	3.1	NNW		
18-Feb-23	4:00	4.0	NNW		
18-Feb-23	5:00	4.5	NNW		
18-Feb-23	6:00	4.9	NNW		
18-Feb-23	7:00	2.7	NNW		
18-Feb-23	8:00	1.3	ESE		
18-Feb-23	9:00	1.3	ESE		
18-Feb-23	10:00	0.9	ESE		
18-Feb-23	11:00	1.8	E		
18-Feb-23	12:00	0.9	E		
18-Feb-23	13:00	0.9	ESE		
18-Feb-23	14:00	0.9	SE		
18-Feb-23	15:00	0.9	SE		
18-Feb-23	16:00	0.4	ESE		
18-Feb-23	17:00	0.4	ESE		
18-Feb-23	18:00	0.4	ESE		
18-Feb-23	19:00	0.0	SE		
18-Feb-23	20:00	0.0	ESE		
18-Feb-23	21:00	0.0	E		
18-Feb-23	22:00	0.4	WNW		
18-Feb-23	23:00	0.9	SE		
1010020	20.00	0.7	50		

February 2023					
Table	Table II: Wind Speed and Directions				
Date	Time	Wind Speed m/s	Direction		
19-Feb-23	0:00	1.3	ESE		
19-Feb-23	1:00	1.3	ESE		
19-Feb-23	2:00	2.2	E		
19-Feb-23	3:00	4.0	ESE		
19-Feb-23	4:00	4.0	ESE		
19-Feb-23	5:00	3.6	ESE		
19-Feb-23	6:00	3.6	ESE		
19-Feb-23	7:00	3.6	ESE		
19-Feb-23	8:00	2.7	NNW		
19-Feb-23	9:00	2.7	NW		
19-Feb-23	10:00	0.9	NNW		
19-Feb-23	11:00	0.9	NNW		
19-Feb-23	12:00	0.0	W		
19-Feb-23	13:00	0.4	NNW		
19-Feb-23	14:00	0.4	W		
19-Feb-23	15:00	3.6	W		
19-Feb-23	16:00	2.7	W		
19-Feb-23	17:00	2.7	NNW		
19-Feb-23	18:00	0.9	ENE		
19-Feb-23	19:00	0.9	Е		
19-Feb-23	20:00	0.0	ENE		
19-Feb-23	21:00	0.4	NE		
19-Feb-23	22:00	0.4	NE		
19-Feb-23	23:00	0.4	ENE		
20-Feb-23	0:00	0.4	Е		
20-Feb-23	1:00	1.3	0		
20-Feb-23	2:00	1.3	0		
20-Feb-23	3:00	1.8	E		
20-Feb-23	4:00	1.3	Е		
20-Feb-23	5:00	1.8	ENE		
20-Feb-23	6:00	1.8	ENE		
20-Feb-23	7:00	1.8	N		
20-Feb-23	8:00	2.2	ENE		
20-Feb-23	9:00	2.2	NE		
20-Feb-23	10:00	1.8	NNW		
20-Feb-23	11:00	2.7	W		
20-Feb-23	12:00	2.7	NNW		
20-Feb-23	13:00	1.8	NNW		
20-Feb-23	14:00	1.8	NNW		
20-Feb-23	15:00	1.8	NNW		
20-Feb-23	16:00	2.2	NNW		
20-Feb-23	17:00	2.2	NNW		
20-Feb-23	18:00	1.8	NE		
20-Feb-23	19:00	1.8	ENE		
20-Feb-23	20:00	1.8	N		
20-Feb-23	21:00	2.2	N		
20-Feb-23	22:00	1.8	E		
20-Feb-23	23:00	1.8	NE		

February 2023				
Та	ble II: Wi	nd Speed and Directio	ons	
Date	Time	Wind Speed m/s	Direction	
21-Feb-23	0:00	0.0	NE	
21-Feb-23	1:00	0.0	NE	
21-Feb-23	2:00	0.0	NNE	
21-Feb-23	3:00	0.0	NNE	
21-Feb-23	4:00	0.0	NE	
21-Feb-23	5:00	0.0	NE	
21-Feb-23	6:00	0.0	NE	
21-Feb-23	7:00	0.0	NNW	
21-Feb-23	8:00	0.0	NE	
21-Feb-23	9:00	0.0	NE	
21-Feb-23	10:00	0.4	NNW	
21-Feb-23	11:00	1.3	NNW	
21-Feb-23	12:00	2.2	NNW	
21-Feb-23	13:00	3.6	NNW	
21-Feb-23	14:00	3.6	NNW	
21-Feb-23	15:00	3.1	NNW	
21-Feb-23	16:00	3.1	NNW	
21-Feb-23	17:00	1.8	NNW	
21-Feb-23	18:00	1.3	NNW	
21-Feb-23	19:00	0.4	NE	
21-Feb-23	20:00	0.9	ENE	
21-Feb-23	21:00	0.9	NNE	
21-Feb-23	22:00	0.9	ENE	
21-Feb-23	23:00	0.9	NE	
22-Feb-23	0:00	0.4	WNW	
22-Feb-23	1:00	0.4	WNW	
22-Feb-23	2:00	0.4	WNW	
22-Feb-23	3:00	0.4	NW	
22-Feb-23	4:00	0.0	W	
22-Feb-23	5:00	0.0	W	
22-Feb-23	6:00	0.0	WNW	
22-Feb-23	7:00	0.4	WNW	
22-Feb-23	8:00	0.4	W	
22-Feb-23	9:00	0.9	W	
22-Feb-23	10:00	0.9	W	
22-Feb-23	11:00	0.9	SSW	
22-Feb-23	12:00	0.9	SSW	
22-Feb-23	13:00	1.3	ESE	
22-Feb-23	14:00	1.3	ESE	
22-Feb-23	15:00	0.9	ESE	
22-Feb-23	16:00	0.0	E	
22-Feb-23	17:00	0.4	E	
22-Feb-23	18:00	1.3	ESE	
22-Feb-23	19:00	0.4	SE	
22-Feb-23	20:00	0.4	SE	
22-Feb-23	21:00	0.4	ESE	
22-Feb-23	22:00	0.0	ESE	
22-Feb-23	23:00	0.4	ESE	

February 2023				
Table		peed and Direction	ns	
Date	Time	Wind Speed m/s	Direction	
23-Feb-23	0:00	-	SE	
23-Feb-23	1:00	0.9	ESE	
23-Feb-23	2:00	0.0	E	
23-Feb-23	3:00	0.4	WNW	
23-Feb-23	4:00	1.8	SE	
23-Feb-23	5:00	1.3	ESE	
23-Feb-23	6:00	2.2	ESE	
23-Feb-23	7:00	2.7	E	
23-Feb-23	8:00	2.7	ESE	
23-Feb-23	9:00	1.3	ESE	
23-Feb-23	10:00	1.5	ESE	
23-Feb-23	11:00	0.0	ESE	
23-Feb-23	12:00	0.0	ESE	
23-Feb-23	12:00	1.3	SW	
23-Feb-23	14:00	1.3	ENE	
23-Feb-23	15:00	1.3	ENE	
23-Feb-23	16:00	1.3	SW	
23-Feb-23	17:00	1.8	SW	
23-Feb-23	18:00	0.9	SSW	
23-Feb-23	19:00	1.3	SW	
23-Feb-23	20:00	0.9	ENE	
23-Feb-23	21:00	0.9	ENE	
23-Feb-23	22:00	0.4	SW	
23-Feb-23	23:00	0.9	ESE	
24-Feb-23	0:00	0.4	W	
24-Feb-23	1:00	0.4	NE	
24-Feb-23	2:00	0.4	NW	
24-Feb-23	3:00	0.0	WNW	
24-Feb-23	4:00	0.0	W	
24-Feb-23	5:00	0.4	W	
24-Feb-23	6:00	0.4	NW	
24-Feb-23	7:00	0.9	WNW	
24-Feb-23	8:00	1.3	WNW	
24-Feb-23	9:00	1.3	NW	
24-Feb-23	10:00	0.9	W	
24-Feb-23	11:00	0.9	WSW	
24-Feb-23	12:00	0.9	WNW	
24-Feb-23	13:00	2.7	WNW	
24-Feb-23	14:00	2.2	ESE	
24-Feb-23	15:00	0.9	Е	
24-Feb-23	16:00	0.4	WNW	
24-Feb-23	17:00	0.4	NW	
24-Feb-23	18:00	0.4	W	
24-Feb-23	19:00	0.9	W	
24-Feb-23	20:00	0.9	NW	
24-Feb-23	21:00	0.9	WNW	
24-Feb-23	22:00	1.3	WNW	
24-Feb-23	23:00	1.8	ESE	

February 2023				
Та	ble II: Wi	nd Speed and Directio	ons	
Date	Time	Wind Speed m/s	Direction	
25-Feb-23	0:00	2.7	E	
25-Feb-23	1:00	3.6	WNW	
25-Feb-23	2:00	2.2	NW	
25-Feb-23	3:00	2.2	NW	
25-Feb-23	4:00	1.8	NNW	
25-Feb-23	5:00	1.3	NNW	
25-Feb-23	6:00	0.9	WNW	
25-Feb-23	7:00	0.4	NW	
25-Feb-23	8:00	0.4	WNW	
25-Feb-23	9:00	0.4	WNW	
25-Feb-23	10:00	0.9	WNW	
25-Feb-23	11:00	0.9	WNW	
25-Feb-23	12:00	1.3	WNW	
25-Feb-23	13:00	0.4	WNW	
25-Feb-23	14:00	0.9	WNW	
25-Feb-23	15:00	1.8	WNW	
25-Feb-23	16:00	0.4	WNW	
25-Feb-23	17:00	0.9	Е	
25-Feb-23	18:00	0.9	WNW	
25-Feb-23	19:00	0.9	WNW	
25-Feb-23	20:00	0.4	WNW	
25-Feb-23	21:00	0.9	WNW	
25-Feb-23	22:00	0.9	NW	
25-Feb-23	23:00	0.9	NW	
26-Feb-23	0:00	1.3	NNW	
26-Feb-23	1:00	1.8	WNW	
26-Feb-23	2:00	2.7	NNW	
26-Feb-23	3:00	2.1	NNW	
26-Feb-23	4:00	2.2	WNW	
26-Feb-23	5:00	2.2	WNW	
26-Feb-23	6:00	1.8	WNW	
26-Feb-23	7:00	1.3	NW	
26-Feb-23	8:00	0.9	WNW	
26-Feb-23	9:00	0.4	NNW	
26-Feb-23	10:00	1.3	NW	
26-Feb-23	11:00	0.9	NW	
26-Feb-23	12:00	0.9	NNW	
26-Feb-23	13:00	0.9	WNW	
26-Feb-23	14:00	0.9	WNW	
26-Feb-23	15:00	0.9	W	
26-Feb-23	16:00	0.9	WNW	
26-Feb-23	17:00	0.9	WNW	
26-Feb-23	18:00	1.3	W	
26-Feb-23	19:00	0.9	NNW WNW	
26-Feb-23 26-Feb-23	20:00	0.9	WNW NW	
26-Feb-23 26-Feb-23	21:00 22:00	0.9	NW	
26-Feb-23	22:00		W	
20-гер-23	25:00	0.9	vv	

February 2023					
Table	Table II: Wind Speed and Directions				
Date	Time	Wind Speed m/s	Direction		
27-Feb-23	0:00	0.9	W		
27-Feb-23	1:00	0.9	NW		
27-Feb-23	2:00	0.4	NW		
27-Feb-23	3:00	0.9	NW		
27-Feb-23	4:00	0.9	W		
27-Feb-23	5:00	0.9	WNW		
27-Feb-23	6:00	1.3	W		
27-Feb-23	7:00	1.8	WNW		
27-Feb-23	8:00	2.7	NNE		
27-Feb-23	9:00	3.6	W		
27-Feb-23	10:00	2.2	WNW		
27-Feb-23	11:00	2.2	WNW		
27-Feb-23	12:00	1.8	WNW		
27-Feb-23	13:00	1.3	WNW		
27-Feb-23	14:00	0.9	WNW		
27-Feb-23	15:00	0.4	WNW		
27-Feb-23	16:00	0.0	WNW		
27-Feb-23	17:00	0.0	WNW		
27-Feb-23	18:00	1.3	WNW		
27-Feb-23	19:00	1.8	WNW		
27-Feb-23	20:00	0.9	WSW		
27-Feb-23	21:00	1.3	WSW		
27-Feb-23	22:00	0.9	WSW		
27-Feb-23	23:00	1.3	WSW		
28-Feb-23	0:00	2.7	W		
28-Feb-23	1:00	2.2	NE		
28-Feb-23	2:00	2.2	ENE		
28-Feb-23	3:00	0.9	NE		
28-Feb-23	4:00	0.4	NE		
28-Feb-23	5:00	0.4	WSW		
28-Feb-23	6:00	0.4	W		
28-Feb-23	7:00	0.9	WSW		
28-Feb-23	8:00	0.9	WSW		
28-Feb-23	9:00	0.9	WSW		
28-Feb-23	10:00	1.3	WSW		
28-Feb-23	11:00	1.8	WNW		
28-Feb-23	12:00	2.7	WNW		
28-Feb-23	13:00	3.6	WSW		
28-Feb-23	14:00	2.2	ENE		
28-Feb-23	15:00	2.2	SW		
28-Feb-23	16:00	1.8	ENE		
28-Feb-23	17:00	1.3	NE		
28-Feb-23	18:00	0.9	WSW		
28-Feb-23	19:00	0.4	W		
28-Feb-23	20:00	0.4	WSW		
28-Feb-23	21:00	0.4	WSW		
28-Feb-23	22:00	0.9	WSW		
28-Feb-23	23:00	0.9	SSW		

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron Area Impact Air and Noise Monitoring Schedule for February 2023

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Feb	2-Feb	3-Feb	4-Feb
		1-hr TSP x 3 [AM2]			
		Noise [M3(A), M4 & M5(C)]			
6-Feb	7-Feb		9-Feb	10-Feb	11-Feb
	Noise [M3(A), M4 &				
	M5(C)]				
	14-Feb	15-Feb	16-Feb		18-Feb
1-hr TSP x 3 [AM2]				1-hr TSP x 3 [AM2]	
M5(C)]		22 5 1		24 5 1	25 1 1
20-Feb	21-Feb	22-Feb		24-Feb	25-Feb
			1-nr 18P x 3 [AM2]		
			Noiso [M3(A) M4 &		
		24 hr TSD [AM2(A)]			
27 Feb	28 Eeb		MIS(C)]		
27-100	20-100				
	24-hr TSP [AM2(A)]				
	6-Feb 24-hr TSP [AM2(A)] 13-Feb 1-hr TSP x 3 [AM2] Noise [M3(A), M4 & M5(C)]		image: state of the state		

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

* The noise level limit is 65dB(A) during the exam period

Air Quality Monitoring Station

Noise Monitoring Station

AM2 - Lee Kau Yan Memorial School AM2(A) - Ng Wah Catholic Secondary School M3(A) - The Bridge connecting The Latitude M4 - Lee Kau Yan Memorial School M5(C) - Mercy Grace's Home

Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron Area Impact Air and Noise Monitoring Schedule for March 2023

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Mar	2-Mar	3-Mar	4-Mar
			1-hr TSP x 3 [AM2]			
			Noise [M3(A), M4 &			
			M5(C)]			
5-Mar	6-Mar	7-Mar	8-Mar	9-Mar	10-Mar	11-Mar
5-Mar	0-11/18	1-hr TSP x 3 [AM2]	8-Mar	9-Mar	10-Mar	11-iviar
		1-111 151 X 5 [AW12]				
		Noise [M3(A), M4 &				
	24 ha TCD [AM2(A)]	M5(C)]			24-hr TSP [AM2(A)]	
12-Mar	24-hr TSP [AM2(A)] 13-Mar	14-Mar	15-Mar	16-Mar	24-m 15f [AW2(A)] 17-Mar	18-Mar
12-141	1-hr TSP x 3 [AM2]	14-141	15-141	10-141	1-hr TSP x 3 [AM2]	10-11141
	1-m 151 x 5 [AN12]				1-m 15r x 5 [Awi2]	
	Noise [M3(A), M4 &					
	M5(C)]			24-hr TSP [AM2(A)]		
19-Mar		21-Mar	22-Mar	23-Mar	24-Mar	25-Mar
	20 1.14		22 1/101	1-hr TSP x 3 [AM2]		20 11141
				Noise [M3(A), M4 &		
			24-hr TSP [AM2(A)]	M5(C)]		
26-Mar	27-Mar	28-Mar	29-Mar	30-Mar	31-Mar	ı
			1-hr TSP x 3 [AM2]			
			Noise [M3(A), M4 &			
		24-hr TSP [AM2(A)]	M5(C)]			

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

* The noise level limit is 65dB(A) during the exam period

Air Quality Monitoring Station


Noise Monitoring Station

AM2 - Lee Kau Yan Memorial School AM2(A) - Ng Wah Catholic Secondary School M3(A) - The Bridge connecting The Latitude M4 - Lee Kau Yan Memorial School M5(C) - Mercy Grace's Home

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix E - 1-hour TSP Monitoring Results


Location AM2 -	Location AM2 - Lee Kau Yan Memorial School									
Date	Time	Weather	Particulate Concentration (µg/m ³)							
1-Feb-23	14:00	Sunny	38.0							
1-Feb-23	15:00	Sunny	54.0							
1-Feb-23	16:00	Sunny	48.0							
7-Feb-23	12:15	Fine	32.4							
7-Feb-23	13:15	Fine	43.2							
7-Feb-23	14:15	Fine	41.4							
13-Feb-23	15:28	Fine	41.4							
13-Feb-23	16:28	Fine	34.2							
13-Feb-23	17:28	Fine	39.6							
17-Feb-23	11:09	Sunny	46.5							
17-Feb-23	12:09	Sunny	54.4							
17-Feb-23	13:09	Sunny	49.4							
23-Feb-23	12:00	Sunny	30.0							
23-Feb-23	13:00	Sunny	26.0							
23-Feb-23	14:00	Sunny	20.0							
		Average	39.9							
		Maximum	54.4							
		Minimum	20.0							



APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix F - 24-hour TSP Monitoring Results

Start Date	Weather	Air Temp.	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m ³ /min.)	Av. Flow	Total vol.	Conc.
Start Date	Condition	(K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time (hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
6-Feb-23	Fine	293.1	762.3	3.4028	3.4942	0.0914	10329.9	10353.9	24.0	1.21	1.21	1.21	1739.4	52.5
10-Feb-23	Fine	293.0	762.1	3.3974	3.5334	0.1359	10353.9	10377.9	24.0	1.21	1.21	1.21	1739.6	78.1
16-Feb-23	Sunny	290.8	768.2	3.3519	3.4593	0.1074	10377.9	10401.9	24.0	1.22	1.21	1.22	1750.2	61.4
22-Feb-23	Sunny	290.6	766.3	3.3239	3.4336	0.1097	10401.9	10425.9	24.0	1.22	1.21	1.21	1749.0	62.7
28-Feb-23	Sunny	291.8	768.1	3.3417	3.4636	0.1219	10425.9	10449.9	24.0	1.22	1.21	1.21	1747.7	69.7
													Min	52.5
													Max	78.1
													Average	64.9




APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix G - Noise Monitoring Results

Location M3(A) - The Bridge connecting The Latitude											
					L	Jnit: dB (A) (30-min)					
Date Time		Time Weather	Measured Noise Level			Background Noise	Construction Noise Level				
			L _{eq}	L ₁₀	L ₉₀	L _{eq}		L _{eq}			
1-Feb-23	11:30	Sunny	74.0	75.7	71.3	75.2	74.0	Measured ≦ Background			
7-Feb-23	13:45	Fine	71.2	72.6	64.3	69.4	66.5				
13-Feb-23	14:11	Fine	77.2	78.9	74.7	76.5	68.9				
23-Feb-23	14:00	Sunny	74.8	76.7	72.2	74.7	58.4				

Location M4 - Lee Kau Yan Memorial School										
					L	Init: dB (A) (30-min)				
Date Tin	Time	e Weather	Measured Noise Level			Baseline Level	Construction Noise Level			
			L _{eq}	L ₁₀	L ₉₀	L _{eq}		L _{eq}		
1-Feb-23	13:50	Sunny	74.7	76.1	72.8		74.7	Measured ≦ Baseline		
7-Feb-23	15:10	Fine	75.3	78.4	73.4	76.7	75.3	Measured ≦ Baseline		
13-Feb-23	15:39	Sunny	71.9	73.1	70.3		71.9	Measured ≦ Baseline		
23-Feb-23	14:10	Sunny	75.0	76.7	73.1		75.0	Measured \leq Baseline		

Location M5(C) - Mercy Grace's Home											
					L	Jnit: dB (A) (30-min)					
Date	e Time Weat		Measured Noise Level		Background Noise	Construction Noise Level					
				L ₁₀	L ₉₀	L _{eq}		L _{eq}			
1-Feb-23	15:00	Sunny	76.8	79.2	72.3	77.1	76.8	Measured ≦ Background			
7-Feb-23	11:09	Fine	78.6	80.7	75.1	79.0	78.6	Measured \leq Background			
13-Feb-23	10:12	Fine	78.3	80.6	74.8	78.1	64.8				
23-Feb-23	11:32	Sunny	76.4	78.5	73.0	76.8	76.4	$Measured \leq Background$			



APPENDIX H SUMMARY OF EXCEEDANCE

Appendix H – Summary of Exceedance

Exceedance Record for Contract No. KL/2015/02 Reporting Month: February 2023

- (A) Exceedance Record for Air Quality (NIL in the reporting month)
- (B) Exceedance Record for Construction Noise (NIL in the reporting month)
- (C) Exceedance Record for Landscape and Visual (NIL in the reporting month)

APPENDIX I SITE AUDIT SUMMARY

Checklist Reference Number	230201
Date	01 February 2023 (Wednesday)
Time	14:00 - 15:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	• No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	• No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	No follow-up items are required from the previous site inspection (ref no.: 230126).	

	Name	Signature	Date
Recorded by	Charles Fung	- China-	01 February 2023
Checked by	Colman Wong	Colman	06 February 2023

Checklist Reference Number	230207
Date	07 February 2023 (Tuesday)
Time	14:00 - 15:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	• No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	No follow-up items are required from the previous site inspection (ref no.: 230201).	

	Name	Signature	Date
Recorded by	KK Kwan	Jose Thruan	07 February 2023
Checked by	Colman Wong	Colman	13 February 2023

Checklist Reference Number	230215
Date	15 February 2023 (Wednesday)
Time	09:30 - 10:45

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
230215-R1	Oil leakage should be avoided and oil stain should be removed.	E08
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	No follow-up items are required from the previous site inspection (ref no.: 230207).	

	Name	Signature	Date
Recorded by	Charles Fung	- Chian	15 February 2023
Checked by	Colman Wong	Colman	20 February 2023

Checklist Reference Number	230221
Date	21 February 2023 (Tuesday)
Time	14:00 - 15:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	• No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	• No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	Following up on the previous site inspection (ref no.: 230215): Items 230215-R1 was rectified/improved by the	
	Contractor	

	Name	Signature	Date
Recorded by	KK Kwan	J. H. Thuran	21 February 2023
Checked by	Colman Wong	Colman	27 February 2023

Checklist Reference Number	230228
Date	28 February 2023 (Tuesday)
Time	14:00 - 15:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	• No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	No follow-up items are required from the previous site inspection (ref no.: 230201).	

	Name	Signature	Date
Recorded by	KK Kwan	J. H. Hunan	28 February 2023
Checked by	Colman Wong	Colman	06 March 2023

APPENDIX J EVENT ACTION PLANS

Event/Action Plan for Air Quality

EVENT	ACTION				
	ET	IEC	ER	CONTRACTOR	
Action Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Notify Contractor.	1. Rectify any unacceptable practice;	
exceeded by	causes of exceedance;	by ET;		2. Amend working methods if	
one sampling	2. Inform Contactor, IEC and ER;	2. Check Contractor's working		appropriate.	
	3. Repeat measurement to confirm finding.	method.			
Action Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Confirm receipt of notification	1. Discuss with ET and IEC on proper	
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	remedial actions;	
two or more	2. Inform Contractor, IEC and ER;	2. Check Contractor's working	2. Notify Contractor;	2. Submit proposals for remedial	
consecutive	3. Increase monitoring frequency to daily;	method;	3. In consolidation with the IEC,	actions to ER and IEC within three	
sampling	4. Discuss with IEC and Contractor on	3. Discuss with ET and Contractor on	agree with the Contractor on the	working days of notification;	
	remedial actions required;	possible remedial measures;	remedial measures to be	3. Implement the agreed proposals;	
	5. Assess the effectiveness of	4. Advise the ER on the effectiveness	implemented;	4. Amend proposal if appropriate.	
	Contractor's remedial actions;	of the proposed remedial measures.	4. Supervise implementation of		
	6. If exceedance continues, arrange		remedial measures;		
	meeting with IEC and ER;		5. Conduct meeting with ET and		
	7. If exceedance stops, cease additional		IEC if exceedance continues.		
	monitoring.				
Limit Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Confirm receipt of notification	1. Take immediate action to avoid	
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	further exceedance;	
one sampling	2. Inform Contractor, IEC, ER, and EPD;	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET and IEC on proper	
	3. Repeat measurement to confirm finding;	method;	3. In consolidation with the IEC,	remedial actions;	
	4. Assess effectiveness of	3. Discuss with ET and Contractor on	agree with the Contractor on the	3. Submit proposals for remedial	
	Contractor's remedial actions and keep	possible remedial measures;	remedial measures to be	actions to ER and IEC within three	

	EPD, IEC and ER informed of	4. Advise the ER on the	implemented;	working days of notification;
	the results.	effectiveness of the proposed	4. Supervise implementation of	4. Implement the agreed proposals.
		remedial measures.	remedial measures;	
			5. Conduct meeting with ET and	
			IEC if exceedance continues.	
Limit Level being	1. Notify IEC, ER, Contractor and	1. Check monitoring data submitted	1. Confirm receipt of notification	1. Take immediate action to avoid
exceeded by	EPD;	by ET;	of exceedance in writing;	further exceedance;
two or more	2. Repeat measurement to confirm	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET, ER and IEC on
consecutive	findings;	method;	3. In consolidation with the IEC,	proper remedial actions;
sampling	3. Carry out analysis of Contractor's	3. Discuss amongst ER, ET, and	agree with the Contractor on the	3. Submit proposals for remedial
	working procedures to identify source and	Contractor on the potential remedial	remedial measures to be	actions to IEC within three working
	investigate the causes of exceedance;	actions;	implemented;	days of notification;
	4. Increase monitoring frequency to	4. Review Contractor's remedial	4. Supervise implementation of	4. Implement the agreed proposals;
	daily;	actions whenever necessary to	remedial measures;	5. Submit further remedial actions if
	5. Arrange meeting with IEC, ER	assure their effectiveness and	5. If exceedance continues,	problem still not under control;
	and Contractor to discuss the	advise the ER accordingly.	consider stopping the Contractor	6. Stop the relevant portion of works
	remedial actions to be taken;		to continue working on that	as instructed by the ER until the
	6. Assess effectiveness of		portion of work which causes the	exceedance is abated.
	Contractor's remedial actions and		exceedance until the	
	keep EPD, IEC and ER informed		exceedance is abated.	
	of the results;			
	7. If exceedance stops, cease additional			
	monitoring.			

Event/Action Plan for Construction Noise

EVENT	ACTION					
	ET	IEC	ER	CONTRACTOR		
Action Level	1. Notify ER, IEC and Contractor;	1. Review the investigation	1. Confirm receipt of	1. Submit noise mitigation		
being	2. Carry out investigation;	results submitted by the ET;	notification of failure in	proposals to IEC and ER;		
exceeded	3. Report the results of investigation	2. Review the proposed remedial	writing;	2. Implement noise mitigation		
	to the IEC, ER and Contractor;	measures by the Contractor and	2. Notify Contractor;	proposals.		
	4. Discuss with the IEC and	advise the ER accordingly;	3. In consolidation with the	(The above actions should be		
	Contractor on remedial measures	3. Advise the ER on the	IEC, agree with the	taken within 2 working days after		
	required;	effectiveness of the proposed	Contractor on the remedial	the exceedance is identified)		
	5. Increase monitoring frequency to	remedial measures.	measures to be implemented;			
	check mitigation effectiveness.	(The above actions should be	4. Supervise the			
	(The above actions should be taken	taken within 2 working days after	implementation of remedial			
	within 2 working days after the	the exceedance is identified)	measures.			
	exceedance is identified)		(The above actions should be			
			taken within 2 working days			
			after the exceedance is			
			identified)			
Limit Level	1. Inform IEC, ER, Contractor and	1. Discuss amongst ER, ET, and	1. Confirm receipt of	1. Take immediate action to		
being	EPD;	Contractor on the potential	notification of failure in	avoid further exceedance;		
exceeded	2. Repeat measurements to confirm	remedial actions;	writing;	2. Submit proposals for remedial		
	findings;	2. Review Contractor's remedial	2. Notify Contractor;	actions to IEC and ER within 3		
	3. Increase monitoring frequency;	actions whenever necessary to	3. In consolidation with the	working days of notification;		
	4. Identify source and investigate the	assure their effectiveness and	IEC, agree with the	3. Implement the agreed		
	cause of exceedance;	advise the ER accordingly.	Contractor on the remedial	proposals;		

5. Carry out analysis of Contractor's	(The above actions should be	measures to be implemented;	4. Submit further proposal if
working procedures;	taken within 2 working days after	4. Supervise the	problem still not under control;
6. Discuss with the IEC, Contractor	the exceedance is identified)	implementation of remedial	5. Stop the relevant portion of
and ER on remedial measures		measures;	works as instructed by the ER
required;		5. If exceedance continues,	until the exceedance is abated.
7. Assess effectiveness of		consider stopping the	(The above actions should be
Contractor's remedial actions and		Contractor to continue	taken within 2 working days after
keep IEC, EPD and ER informed of		working on that portion of	the exceedance is identified)
the results;		work which causes the	
8. If exceedance stops, cease		exceedance until the	
additional monitoring.		exceedance is abated.	
(The above actions should be taken		(The above actions should be	
within 2 working days after the		taken within 2 working days	
exceedance is identified)		after the exceedance is	
		identified)	

Event/Action Plan for Landscape and Visual

EVENT			ACTION	
ACTION LEVEL	ET	IEC	ER	CONTRACTOR
Design Check	 Check final design conforms to the requirements of EP and prepare report. 	 Check report. Recommend remedial design if necessary 	1. Undertake remedial design if necessary	
Non-conformity on one occasion	 Identify Source Inform IEC and ER Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed 	 Check report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures. Check implementation of remedial measures. 	 Notify Contractor Ensure remedial measures are properly implemented 	 Amend working methods Rectify damage and undertake any necessary replacement
Repeated Non-conformity	1. Identify Source Inform IEC and	1. Check monitoring report	 Notify Contractor Ensure remedial measures are properly 	 Amend working methods Rectify damage and

ER	2. Check Contractor's	implemented	undertake any necessary
2. Increase	working method		replacement
monitoring	3. Discuss with ET and		
frequency	Contractor on possible		
3. Discuss remedial	remedial measures		
actions with IEC,	4. Advise ER on		
ER and Contractor	effectiveness of		
4. Monitor remedial	proposed remedial		
actions until	measures		
rectification has	5. Supervise		
been completed	implementation of		
5. If non-conformity	remedial measures.		
stops, cease			
additional			
monitoring			

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

EIA Ref.	Decomposided Mitigation Macanasa	Implementation
LIA Kei.	Recommended Mitigation Measures	Status
Construct	ion Air Quality	
S6.5	8 times daily watering of the work site with active dust emitting activities.	٨
S6.8	Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation	٨
	measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative dust impacts.	
	• Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to	٨
	reduce dust emission.	
	• Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying area should	٨
	have properly fitted side and tail boards.	
	• Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened	٨
	and covered by a clean tarpaulin.	
	• The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should	٨
	also be dampened if necessary before transportation.	
	• The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways	٨
	insider the site. Onsite unpaved roads should be compacted and kept free of lose materials.	
	Vehicle washing facilities should be provided at every vehicle exit point.	N/A(1)
	• The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with	٨
	concrete, bituminous materials or hardcores.	
	• Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road	٨
	surface wet.	
	• Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the	٨
	three sides.	
	• Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.	٨

S6.8	•	DWFI compound for JVBC:	N/A
		A DWFI compound is proposed at the downstream of JVC to contain pollution in drainage systems entering the KTAC and KTTS by	
		interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities will form part of the	
		compounds to prevent any accumulation of sediment within the downstream section of JVBC and hence fully mitigate the potential odour	
		emissions from the headspace of JVBC near the existing discharge locations. The odour generating operations within the proposed desilting	
		compound will be fully enclosed and the odorous air will be collected and treated by high efficiency deodorizers before discharge to the	
		atmosphere.	
	•	Desilting compound for KTN:	N/A
		Two desilting compounds are proposed for KTN (at Site 1D6 and Site 1P1) to contain pollution in drainage systems entering the KTAC and	
		KTTS by interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities will form part of the	
		compounds to prevent any accumulation of sediment within the downstream section of KTN and hence fully mitigate the potential odour	
		emissions from the headspace of KTN near the existing discharge locations. The odour generating operations within the proposed desilting	
		compound will be fully enclosed and the odorous air will be collected and treated by high efficiency deodorizers before discharge to the	
		atmosphere.	
	•	Decking or reconstruction of KTN within apron area:	N/A
		It is proposed to deck the KTN or reconstruct the KTN within the former Apron area into Kai Tak River from the south of Road D1 to the	
		north of Road D2 along the existing alignment of KTN. The Kai Tak River will compose of a number of channels flowing with nonodorous	
		fresh water and THEES effluent. The channel flowing with THEES effluent will be designed with the width of water surface of not more	
		than 16m.	
	•	Localised maintenance dredging:	N/A
		Localised maintenance dredging should be conducted to provide water depth of not less than 3.5m over the whole of KTAC and KTTS. With	
		reference to the water depth data recorded during the odour survey, only some of the areas in the northern part of KTAC (i.e. to the north of	
		taxiway bridge) including the area near the northern edge of KTAC, the area near western bank of KTAC, and the area near the JVC	
		discharge have water depths shallower than 3.5m. The area involved would be about 40% of the northern KTAC and the dredging depth	
		required would be from about 2.7m to less than 1m. The maintenance dredging to be carried out prior to the occupation of any new	
		development in the immediate vicinity of KTAC to avoid potential localized odour impacts at the future ASRs during the maintenance	

	dredging operation.	
	Improvement of water circulation in KTAC and KTTS:	N/A
	600m gap opening at the northern part of the former Kai Tak runway, the water circulation in KTAC and KTTS would be substantially	
	improved. Together with the improvement in water circulation, the DO level in KTAC and KTTS would also be increased.	
	<u>In-situ sediment treatment by bioremediation:</u>	
	Bioremediation would be applied to the entire KTAC and KTTS.	N/A
Constru	ction Noise	
S7.8	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar	٨
	Bender, Concrete Pump, Generator and Water Pump.	
S7.9	Good Site Practice:	
	• Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.	٨
	• Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.	۸
	• Mobile plant, if any, should be sited as far away from NSRs as possible.	
	• Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down	^
	to a minimum.	
	• Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the	٨
	nearby NSRs.	
	Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction	٨
	activities.	
S7.9	Scheduling of Construction Works during School Examination Period	٨
S7.8	(i) Provision of low noise surfacing in a section of Road L2; and	N/A
	(ii) Provision of structural fins	N/A
S7.8	(i) Avoid the sensitive façade of class room facing Road L2 and L4; and	N/A
	(ii) Provision of low noise surfacing in a section of Road L2 & L4	N/A

S7.8	(i)	Provision of low noise surfacing in a section of Road L4 before occupation of Site 111; and	N/A
2710	(ii)	Setback of building about 5m from site boundary.	N/A
S7.8		k of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2.	N/A
S7.8	(i)	avoid any sensitive façades with openable window facing the existing Kowloon City Road network; and Avoid the sensitive façade of	N/A
		class room facing Road L2 and L4; and	
	(ii)	for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or do not	N/A
		provide the facades with openable window.	
S7.8	(i)	avoid any sensitive facades with openable window facing the existing To Kwa Wan Road or	N/A
	(ii)	provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s) located at	N/A
		less than 55m away from To Kwa Wan Road to no more than 25m above ground	
S7.8	(i)	avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po Kong or other	٨
		alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to minimise the potential traffic	
		noise impacts from the slip road	
S7.8	All the	ventilation fans installed in the below will be provided with silencers or acoustics treatment.	
	(i)	SPS	N/A
	(ii)	ESS	N/A
	(iii)	Tunnel Ventilation Shaft	N/A
	(iv)	EFTS depot	N/A
S7.8	Installa	ation of retractable roof or other equivalent measures	N/A
Constru	ction Wa	ter Quality	
S8.8	The fo	llowing mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including:	
	•	Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply;	N/A
	•	Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty pumps;	N/A
	•	An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and	N/A
	•	For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should be provided	N/A
		so that swift actions could be taken in case of malfunction of unmanned facilities	

S8.8	Construction Phase	
	Marine-based Construction	
	Capital and Maintenance Dredging for Cruise Terminal	
	Mitigation measures for construction of the proposed cruise terminal should follow those recommended in the approved EIA for CT Dredging.	N/A
S8.8	Fireboat Berth, Runway Opening and Road T2	
	Silt curtains should be deployed around the close grab dredger to minimize release of sediment and other contaminants for any dredging and filling activities in open water.	N/A
S8.8	Dredging at and near the seawall area for construction of the public landing steps cum fireboat berth should be carried out at a maximum production	N/A
	rate of 1,000m ³ per day using one grab dredger.	
S8.8	The proposed construction method for runway opening should adopt an approach where the existing seawall at the runway will not be removed until completion of all excavation and dredging works for demolition of the runway. Thus, excavation of bulk fill and majority of the dredging works will be carried out behind the existing seawall, and the sediment plume can be effectively contained within the works area. As there is likely some accumulation of sediments alongside the runway, there will be a need to dredge the existing seabed after completion of all the demolition works.	N/A
	Dredging alongside the 600m opening should be carried out at a maximum production rate of 2,000m ³ per day using one grab dredger.	
8.8	Dredging for Road T2 should be conducted at a maximum rate of 8,000m ³ per day (using four grab dredgers) whereas the sand filling should be	N/A
	conducted at a maximum rate of 2,000m3 per day (using two grab dredgers).	
8.8	Silt screens shall be applied to seawater intakes at WSD seawater intake.	N/A

S8.8	Land-based Construction	
	Construction Runoff	
	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff	
	related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures	
	which include:	
	• use of sediment traps	٨
	• adequate maintenance of drainage systems to prevent flooding and overflow	٨
S8.8	Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed	۸
	earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of	
	earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely,	
	exposed slope surfaces should be covered by tarpaulin or other means.	
S8.8	Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance. The	۸
	boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches	
	should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should	
	incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the	
	guidelines in Appendix A1 of ProPECC PN 1/94.	
S8.8	Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m ³ capacity, are recommended as a	۸
	general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle	
	multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	
S8.8	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m ³ should be covered with tarpaulin or	٨
	similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any	
	drainage system.	
S8.8	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction	۸
	materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	
S8.8	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to	٨
	be taken during or after rainstorms are summarized in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty	

	surface runoff during storm events.	
S8.8	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water	N/A(1)
	drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	
S8.8	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on	٨
	roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt	
	settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and	
	exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking	
	of soil and silty water to public roads and drains.	
S8.8	Drainage	
	It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps	٨
	should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge	
	of effluent from the site into the sea	
S8.8	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled	۸
	release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all	
	times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction	
	work has finished or the temporary diversion is no longer required.	
S8.8	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the	٨
	storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ.	
S8.8	Sewage Effluent	
	Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The	۸
	construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers	
	of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The	
	Contractor should also be responsible for waste disposal and maintenance practices.	

Stormuster Discharges	
Stormwater Discharges	
Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater	٨
Debris and Litter	
	٨
contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur	
Construction Works at or in Close Proximity of Storm Culvert or Seafront	
The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low.	٨
The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm	٨
culvert / nullah.	
Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be	٨
located well away from any water courses during carrying out of the construction works	
Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.	٨
Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.	٨
Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.	٨
Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts.	٨
Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff.	
Construction effluent, site run-off and sewage should be properly collected and/or treated.	٨
Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at	N/A
bottom and properly supported props to prevent adverse impact on the storm water quality.	
Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage of	N/A
construction materials.	
Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea.	N/A
	The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low. The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm culvert / nullah. Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works Stockpiling of construction materials and dusty materials should be covered and located away from any water courses. Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers. Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable. Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff. Construction effluent, site run-off and sewage should be temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props to prevent adverse impact on the storm water quality. Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage of construction materials.

S8.8	Supervisory staff should be assigned to station on site to closely supervise and monitor the works	٨
S8.8	Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation.	N/A
Constru	action Waste Management	
S9.5	Good Site Practices	
	It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations	
	for good site practices during the dredging activities include:	
	• Nomination of an approved person, such as a site manager, be responsible for good site practices, arrangements for collection and effective	٨
	disposal to an appropriate facility, of all wastes generated at the site.	
	Training of site personnel in proper waste management and chemical waste handling procedures.	۸
	• Provision of sufficient waste disposal points and regular collection for disposal.	۸
	• Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting	٨
	wastes in enclosed containers.	
	• A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).	٨
S9.5	Waste Reduction Measures	
	Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and	
	design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:	
	Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals	٨
	• Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and	٨
	their proper disposal	
	• Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated	٨
	from other general refuse generated by the work force	
	Any unused chemicals or those with remaining functional capacity should be recycled	٨
	Proper storage and site practices to minimise the potential for damage or contamination of construction materials	٨

S9.5	Dredged Marine Sediment	
	The basic requirements and procedures for dredged mud disposal are specified under the ETWB TCW No. 34/2002. The management of the	N/A
	dredging, use and disposal of marine mud is monitored by the MFC, while the licensing of marine dumping is required under the Dumping at Sea	
	Ordinance and is the responsibility of the Director of Environmental Protection (DEP)	
S9.5	The dredged marine sediments would be loaded onto barges and transported to the designated disposal sites allocated by the MFC depending on	N/A
	their level of contamination. Sediment classified as Category L would be suitable for Type 1 - Open Sea Disposal. Contaminated sediment would	
	require either Type 1 - Open Sea Disposal (Dedicated Sites), Type 2 - Confined Marine Disposal, or Type 3 - Special Treatment / Disposal and must	
	be dredged and transported with great care in accordance with ETWB TCW No. 34/2002. Subject to the final allocation of the disposal sites by	
	MFC, the dredged contaminated sediment must be effectively isolated from the environment and disposed properly at the designated disposal site	
S9.5	It will be the responsibility of the contractor to satisfy the appropriate authorities that the contamination levels of the marine sediment to be dredged	
	have been analysed and recorded. According to the ETWB TCW No. 34/2002, this will involve the submission of a formal Sediment Quality Report	
	to the DEP, prior to the dredging contract being tendered. The contractor for the dredging works should apply for allocation of marine disposal sites	
	and all necessary permits from relevant authorities for the disposal of dredged sediment. During transportation and disposal of the dredged marine	
	sediments requiring Type 1, Type 2, or Type 3 disposal, the following measures should be taken to minimise potential impacts on water quality:	
	• Bottom opening of barges should be fitted with tight fitting seals to prevent leakage of material. Excess material should be cleaned from the	N/A
	decks and exposed fittings of barges and hopper dredgers before the vessel is moved	
	• Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation. Transport	N/A
	barges or vessels should be equipped with automatic selfmonitoring devices as required under the Dumping at Sea Ordinance and as	
	specified by the DEP	
	• Barges or hopper barges should not be filled to a level that would cause the overflow of materials or sediment laden water during loading or	N/A
	transportation	
S9.5	Construction and Demolition Material	
	Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact from handling	
	and transportation of C&D material. The mitigation measures include:	
	• Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal, the	٨

S9.5	General R	efuse	
	General re the contra and covere	^	
	or leachin		
Construct	ion Lands		
S13.9	CM1	All existing trees should be carefully protected during construction.	٨
	CM2	Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to	۸
		should be agreed prior to commencement of the work.	
	CM3	Control of night-time lighting.	N/A(1)
	CM4	Erection of decorative screen hoarding.	۸

Remarks:

^	Compliance of mitigation measure		
*	Recommendations were made during site audits but improved/rectified by the Contractor		
#	# Recommendations were made during site audits but has not yet been improved/rectified by the Contractor		
•	Non-compliance but rectified by the Contractor		
X	X Non-compliance of mitigation measure		
N/A	Not Applicable at this stage		
N/A(1)	Not observed		

APPENDIX L SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

EPD Complaint Ref No.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
17-34438	Dakota Drive and Olympic Avenue	23 October 2017	The complainant concerned about the dust emission when vehicle running on the dry surface outside Dakota Drive and Olympic Avenue. In addition, vehicles were not clear enough before leaving the construction site.	 In accordance with the information gathered in the investigation, construction activities were conducted with proper mitigation measures to minimize the dust impact arise from the construction site to the vicinity of this Project. Regular water spraying was provided to haul roads and unpaved areas within the site areas to reduce the dust impact arise from the construction site to the vicinity of this Project. The Contractor had also ensured vehicles and plants were wheel washed to be cleaned of mud and debris before leaving the construction site area. Therefore, the complaint is considered as non-project related. The following recommendations were made to further enhance the mitigation measures: Where practicable, to provide sheltered area on the top and three sides for stockpiles of dusty materials, or perform frequent water spraying so as to maintain the entire surface wet; Frequent checking and repair the gaps or broken tarpaulin sheets; and To provide a hard-surfaced road between any cleaning facility and the public Road 	Closed

Complaint Log

Remarks: No complaint was received in the reporting month.

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

Log Ref.Received DateDetails of Warning / Summons and Successful ProsecutionsInvestigation/Mitigation ActionStatusN/AN/AN/AN/AN/A

Warnings / Summons and Successful Prosecutions received

Remarks: No warning/summon and prosecution was received in the reporting month.

APPENDIX M SUMMARY OF WASTE GENERATION AND DISPOSAL RECORDS



Monthly Summary Waste Flow Table for 2023

As at 1 Mar 2023

		Quantities o	f Inert C & D Ma	aterials Genera	Quantities of C & D Wastes Generated Monthly						
Month	Total Quantity Generated	Hard Rock and Large Broken	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ Cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m³)	(in '000m³)	(in '000m ³)	(in '000m³)	(in '000m³)	(in '000m³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m³)
Jan	0	0	0	0	0.306	0	0	0	0	0	0.007
Feb	0	0	0	0	0	0	0	0	0	0	0
Mar											
Apr											
May											
June											
Sub-total	68.229	0	0	0.406	68.535	0	0	0	0	0	2.884
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total	68.229	0	0	0.406	68.535	0	0	0	0	0	2.884

Forecast of Total Quantities of C&D Materials to be Generated from the Contract*										
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ Cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m³)	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m³)
72	0	0	1	69	0	0	0	0	0	3

Notes: (1) The performance targets are given in PS clause 6(14).

(2) The waste flow table shall also include C & D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging material.

(4) The Contractor shall also submit the latest forcast of the total amount of C&D materials exected to be generated from the Works, together with a

braskdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or excreeding 50,00 m³. (PS Cleuse 25.02A(7) refers).

APPENDIX N CONSTRUCTION PROGRAMME

KL/2015/02 Construction Programme

			2016	2017	2018	2019	2020	2021	2022	2023
Works	Commence	Finish	9 10 11 1	12 1 2 3 4 5 6 7 8 9 10 11 12	1 2 3 4 5 6 7 8 9 10 11 12	1 2 3 4 5 6 7 8 9 10 11 12	1 2 3 4 5 6 7 8 9 10 11	12 1 2 3 4 5 6 7 8 9 10 11 12	1 2 3 4 5 6 7	8 9 10 11 12 1 2 3 4
Subways Construction	Dec-1	6 Mar-2								
Road Works (D1 and L7)	Feb-1	9 Mar-22								
Landscape	Mar-2	1 Sep-22								
			1							

FUGRO TECHNICAL SERVICES LIMITED

19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong.

Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : fugro.com



Appendix C

Monthly EM&A Report For Contract No. ED/2018/05 Kai Tak Development – Stage 5B infrastructure works at the former north apron area

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

Environmental Monitoring and Audit Report

for

Contract No. ED/2018/05 –

Kai Tak Development – Stage 5B infrastructure works at the former north apron area

Contract No.: EDO 2/2020

February 2023

(Version 1.1)

Certified By:	pm.
	(Environmental Team Leader)





Date: 14 March 2023 Your ref: Our ref: PL-202303021

AECOM Asia Company Limited 12/F, Grand Central Plaza, Tower 2, 138 Shatin Rural Committee Road, Shatin, New Territories, Hong Kong

Attn.: Ms. Mavis Law, SRE

Dear Ms. Law,

Re: Agreement No. EDO 6/2019 Independent Environmental Checker for Contract No. ED/2018/05 Kai Tak Development – Stage 5B Infrastructure Works at the Former North Apron Area Verification of Monthly EM&A Report (February 2023)

Reference is made to the Monthly EM&A Report (February 2023) (Version 1.1) issued by the Environmental Team on 13 March 2023.

Please be informed that we have no adverse comment on the captioned submission. We hereby verify the Monthly EM&A Report (February 2023) in accordance with Condition 3.3 of Environmental Permit No. EP-337/2009.

Thank you for your attention.

Yours sincerely, For and on behalf of Acuity Sustainability Consulting Limited

Kevin Li Independent Environmental Checker

c.c.

CEDD Ka Shing Attn.: Mr. Albert Tse Attn.: Mr. Chan Pang (ETL) By email By email

Table of Content

Page

EXECUT	ΓΙVE SUMMARY	1
	Breaches of Action and Limit Levels	1
	Complaint log	1
	Notifications of summons and successful prosecutions	2
	Report changes	2
	Key construction works in the reporting month	2
	Future key issues	3
1.	INTRODUCTION	4
	Project Background	4
	Project Organization	5
	Works Area and Construction Programme	5
	Construction works undertaken during reporting month	6
	Submission Status under the Environmental Permits	6
2.	AIR QUALITY MONITORING	7
	Monitoring Requirements	7
	Monitoring Locations	7
	Monitoring Parameters, Frequency and Duration	7
	Monitoring Equipment	8
	Monitoring Methodology and QA/QC Procedure	8
	Wind Data Monitoring	11
	Action and Limit Levels	11
	Impact Air Quality Monitoring results	12
3.	NOISE MONITORING	13
	Monitoring Requirements	13
	Monitoring Locations	13
	Monitoring Parameters, Frequency and Duration	13

	Monitoring Equipment	14
	Monitoring Methodology and QA/QC Procedure	14
	Maintenance and Calibration	15
	Action and Limit Levels	15
	Impact Noise Monitoring results	16
4.	COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS	17
5.	LANDSCAPE AND VISUAL MONITORING	19
	Results and Observations	19
6.	ENVIRONMENTAL SITE INSPECTION AND AUDIT	
	Site Inspection	
	Status of Waste Management	21
	Status of Environmental Licenses, Notification and Permits	
	Implementation Status of Environmental Mitigation Measures	
	Environmental Complaint and Non-compliance	
	Notifications of summons and successful prosecutions	23
7.	FUTURE KEY ISSUES	24
	Construction Programme in the coming month	24
	Environmental Site Inspection and Monitoring Schedule for next month.	
8.	CONCLUSIONS	

List of Tables

Table I	Non-compliance Record in	the Reporting Month
---------	--------------------------	---------------------

- Table II
 Summary of complaints in the Reporting Month
- Table III
 Summary of summons and successful prosecutions in the Reporting Month
- Table IV
 Summary of future key issues and potential impact in the coming month
- Table 1.1
 Contact Information of Key Personnel
- Table 1.2Major activities of the Project during reporting month
- Table 1.3Summary of Status of Required Submission of EPs

- Table 2.1
 Locations of Air Quality Monitoring Stations
- Table 2.2
 Air Quality Monitoring Parameters, Frequency and Duration
- Table 2.3Air Quality Monitoring Equipment
- Table 2.4Action and Limit Levels of 24-hour average TSP for Construction DustMonitoring
- Table 2.5Action and Limit Levels of 1-hour average TSP for Construction Dust
Monitoring
- Table 2.6Summary of 24-hour average TSP Monitoring Data during the reporting month
- Table 2.7
 Summary of 1-hour average TSP Monitoring Data during the reporting month
- Table 3.1
 Locations of Noise Monitoring Stations
- Table 3.2
 Noise Monitoring Parameters, Frequency and Duration
- Table 3.3Noise Monitoring Equipment
- Table 3.4
 Baseline Noise Level and Action and Limit Levels for Construction Noise

 Monitoring
- Table 3.5
 Summary of Noise Monitoring Data during the reporting month
- Table 4.1
 Comparison of 24-hour average TSP Monitoring Data with EIA predictions
- Table 4.2
 Comparison of 1-hour average TSP Monitoring Data with EIA predictions
- Table 4.3
 Comparison of Noise Monitoring Data with EIA predictions
- Table 5.1Summary of observations of Landscape and Visual impact during the reporting
month
- Table 6.1
 Summary of site inspections observations during the reporting month
- Table 6.2
 Summary of Environmental Licenses, Notifications and Permits
- Table 6.3Summary of complaints in the Reporting Month
- Table 6.4Summary of summons and successful prosecutions in the Reporting Month
- Table 7.1
 Summary of future key issues and potential impact in the coming month

List of Figure

- Figure 1 Proposed works of Contract No. ED/2018/05
- Figure 2 Proposed works of Contract No. ED/2018/05

Figure 3 – D1 Road Site Layout Plan

- Figure 4 Site Layout Plan
- Figure 5 Air Quality Monitoring Stations
- Figure 6 Noise Monitoring Stations

List of Appendices

- Appendix A Organization Chart of EM&A Team
- Appendix B Construction Programme
- Appendix C Environmental monitoring schedules
- Appendix D Photographic records
- Appendix E Calibration certificates, catalogue of air quality monitoring equipment
- Appendix F Weather information
- Appendix G 24-hr TSP monitoring results and graphical presentation
- Appendix H 1-hr TSP monitoring results and graphical presentation
- Appendix I Event and Action Plan for air quality
- Appendix J Calibration certificates, catalogue of noise monitoring equipment
- Appendix K Noise monitoring results and graphical presentation
- Appendix L Event and Action Plan for noise
- Appendix M Event and Action Plan for Landscape and Visual Impact
- Appendix N Waste Flow Table
- Appendix O Environmental Mitigation Implementation Schedule (EMIS)
- Appendix P Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

EXECUTIVE SUMMARY

1. This is the 25th Monthly Environmental Monitoring & Audit (EM&A) report which summarises the findings of the EM&A Programme during the reporting period from 1 to 28 February 2023.

Breaches of Action and Limit Levels

- 2. 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 3. 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 4. Construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 5. Summary of the non-compliance in the reporting month for the Project is tabulated in Table I.

 Table I
 Non-compliance Record in the Reporting Month

Domonoston	No. of Ex	Action Taken	
Parameter	Action Level	Limit Level	Action Taken
1-hr TSP	0	0	N/A
24-hr TSP	0	0	N/A
Construction noise	0	0	N/A

Complaint log

6. No complaint was received in the reporting month. Summary of complaints in the reporting month is tabulated in Table II.

Date of complaint received	Date of compliant	Description of complaint	Recommendations / Action taken	Close-out date / Status
No complaint was received in the reporting month.	NA	NA	NA	NA

Table II Summary of complaints in the Reporting Month

Notifications of summons and successful prosecutions

7. No notification of summons and successful prosecutions was received in the reporting month. Summary of summons and successful prosecutions in the reporting month is tabulated in Table III.

Tuble III Summary of summons and successful prosecutions in the Reporting Month					
Date of receiving notification of summons or prosecutions	Date of event	Description of event	Action taken	Close-out date / Status	
No	NA	NA	NA	NA	
notification					
of summons					
and					
successful					
prosecutions					
were					
received in					
the reporting					
month.					

Table III Summary of summons and successful prosecutions in the Reporting Month

Report changes

8. There was no reporting change in the reporting month.

Key construction works in the reporting month

- 9. Major construction activities undertake during the reporting month included:
 - Erection of falseworks and working platform for decking of Elevated Walkway LW-02
 - Pile cap construction works for lift and staircase of LW-02
 - ELS and excavation works at Sa Po Road
 - ELS modification at launching shaft for SB-01
 - Erection of gantry crane at launching shaft for SB-01
 - Construction of gantry footing at launching shaft for SB-01
 - Construction works for Road L16

- Construction works for DCS
- Construction works for Olympic Avenue
- RC construction for Subway KS10 Lift and Staircase
- Renovation works for existing subways KS9, KS32 and KS10
- Pre-bored socket H-pile construction works for Slip Road S14

Future key issues

10. The future key issues and potential impact in the coming month are given in Table IV.

Table IV	Summary	of	`future ke	ey issues and	potential imp	pact in the coming	<i>month</i>
			•	•		0	

Future key issues in the coming month	Potential impact
Erection of falsework and working platform for decking of	Noise and Air Quality
Elevated Walkway LW-02	Naina an 1 Air Oralita
RC construction of decking of LW-02	Noise and Air Quality
RC construction of LW02 lift and staircase	Noise and Air Quality
Excavation and ELS works for retrieving shaft at Sa Po Road	Noise and Air Quality
RC construction at Launching Shaft for SB-01	Noise and Air Quality
Construction of Road L16	Noise and Air Quality
Construction of DCS	Noise and Air Quality
Construction of Olympic Avenue	Noise and Air Quality
RC construction for Subway KS10 Lift and Staircase	Noise and Air Quality
Renovation works for existing Subways KS9, KS32 and KS10	Noise and Air Quality
Pre-bored socket H-pile construction works for Slip Road S14	Noise and Air Quality

1. INTRODUCTION

Project Background

- 1.1 The Kai Tak Development (KTD) is located in the southern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- 1.2 Contract No. ED/2018/05 Kai Tak Development stage 5B infrastructure works at the former north apron area (The Project), comprises mainly the design and construction of a section of dual two-lane Road D1; single two-lane Road L9 and Road L16; a single-lane slip road S14; a pedestrian subway SB-01; an elevated walkway LW-02; renovation of the existing pedestrian subways KS9, KS10 and KS32, as well as modification of the southern end of the existing pedestrian subway KS10; associated footpaths, street lighting, traffic aids, drainage, sewerage, water mains, landscaping, electrical and mechanical works, and ancillary works. The proposed works are shown in Figure 1 and Figure 2. The proposed works and site boundary are shown in Figure 3 and Figure 4. Civil Engineering and Development Department (CEDD) had completed an Environmental Impact Assessment (EIA) and is the Permit Holder.
- 1.3 In accordance with the approved EIA Reports, Environmental Monitoring and Audit (EM&A) programmes are recommended to ensure compliance with the EIA study recommendations. The project proponent was the Civil Engineering and Development Department (CEDD). AECOM Asia Co. Ltd. (AECOM) was commissioned by CEDD as Supervisor (act as Engineers' Representative (ER) listed in EM&A Manual). Acuity Sustainability Consulting Limited (Acuity) was commissioned as the Independent Environmental Checker (IEC). Build King STEC Joint Venture (Build King) was appointed as the main Contractor for the construction works of Contract No. ED/2018/05. Ka Shing was commissioned by CEDD to undertake the role of the Environmental Team (ET) to implement the EM&A programme for The Project.
- The construction work under ED/2018/05 comprises the EM&A Manual (EIA Register No. AEIAR-130/2009 for Kai Tak Development) and Environmental Permit No. EP- 337/2009.
- 1.5 Air quality and noise monitoring has been proposed in the EM&A Manual with EIA Register No. AEIAR-130/2009 for Kai Tak Development.

Project Organization

1.6 The project organization chart and with respect to the EM&A programme is shown in Appendix A. Information of key personnel contact names and telephone numbers are summarized in Table 1.1.

Party	Role	Contact Person	Position	Phone No.	E-mail
Civil Engineering and Development Department (CEDD)	Project Proponent	Mr. Lam Shing Tim	Permit Holder	3842 7090	<u>st_lam@cedd.gov.</u> <u>hk</u>
AECOM Asia Co. Ltd. (AECOM)	Supervisor (act as Engineers' Representative (ER) listed in EM&A Manual)	Mr. Vincent Lee	Supervisor's Delegate	2798 0771	<u>sre2@ktd-stage5.c</u> <u>om</u>
Acuity Sustainability Consulting Limited (Acuity)	Independent Environmental Checker (IEC)	Mr. Kevin Li	IEC	9779 2247	<u>kevin.li@aurecong</u> <u>roup.com</u>
Ka Shing Management Consultant Limited (Ka Shing)	Environmental Team (ET)	Mr. Pang Chan	ET Leader	6082 2973	<u>stage5b@ka-shing.</u> <u>net</u>
Build King – STEC Joint Venture (BK-STEC)	Contractor	Mr. Rex Lau	Contractor's Representative	6282 5154	<u>rex.lau@buildking.</u> <u>hk</u>

Table 1.1 Contact Information of Key Personnel

Works Area and Construction Programme

 The construction works commenced on 16 February 2021. The construction programme of the Project is given in Appendix B.

Construction works undertaken during reporting month

1.8 Major construction works of the Project in the reporting month are summarized in Table 1.2:

Table 1.2 Major activities of the Project during reporting month

Erection of falseworks for decking of Elevated	Construction works for Road L16
Walkway LW-02	
Pile cap construction works for lift and staircase	Construction works for DCS
of LW-02	
ELS and excavation works at Sa Po Road	Construction works for Olympic Avenue
ELS modification at launching shaft for SB-01	RC construction for Subway KS10 Lift and
	Staircase
Erection of gantry crane at launching shaft for	Renovation works for existing subways KS9,
SB-01	KS32 and KS10
Construction of gantry footing at launching shaft	Pre-bored socket H-pile construction works for
for SB-01	Slip Road S14

Submission Status under the Environmental Permits

1.9 The status of required submission under Environmental Permit (EP) conditions under EP-337/2009 are summarized in Table 1.3.

EP Condition EP-337/2009	Submission	Submission Date
Condition 1.11	Notification of Commencement Date of Construction of the Project	12 Jan 2021
Condition 2.3	Management Organization of Main Construction Companies	21 Sep 2020
Condition 2.3	Updated Management Organization of Main Construction Companies	4 July 2022
Condition 2.4	Design Drawings	12 Jan 2021
Condition 2.11	Landscape Mitigation Plans	17 Dec 2020
Condition 3.2	Baseline Monitoring Report	12 Jan 2021
Condition 3.3 Monthly EM&A Report (January 2023)		9 Feb 2023

Table 1.3 Summary of Status of Required Submission of EPs

2. AIR QUALITY MONITORING

Monitoring Requirements

2.1 In accordance with EM&A Manual (EIA Register No. AEIAR-130/2009), impact air quality monitoring shall be carried out during the construction phase of the Project. For regular impact monitoring, a sampling frequency of at least once in every six days will be strictly observed at all of the monitoring stations for 24-hour TSP. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days will be undertaken when the highest dust impact occurs.

Monitoring Locations

2.2 Two designated monitoring stations were selected for air quality monitoring programme. Impact air quality monitoring was conducted at two air quality monitoring stations in the reporting month. Table 2.1 describes the air quality monitoring locations, which are also depicted in Figure 5.

Table 2.1 Locations of Air Quality Monitoring Stations

Air Quality Monitoring Locations for the Project	Location of Measurement
AM2(A) – Ng Wah Catholic Secondary School	Rooftop
AM3 – Sky Tower	Podium floor near T7

Monitoring Parameters, Frequency and Duration

2.3 The air quality monitoring locations and monitoring frequency are listed in Table 2.2.

Air Monitoring Station	Location for Measurement		Parameter		Duration		Frequency
AM2(A) – Ng Wah Catholic Secondary School	Rooftop	-	24-hour average TSP	-	24 hours	-	Once every 6 days
AM3 – Sky Tower	Podium Floor near Tower 7	-	1-hour average TSP	-	1 hour	-	Three times every 6 days

Table 2.2 Air Quality Monitoring Parameters, Frequency and Duration

- 2.4 The monitoring schedule for reporting month and next month is presented in Appendix C.
- 2.5 Photographic records of the impact monitoring setup are shown in Appendix D.

Monitoring Equipment

2.6 24-hour average TSP and 1-hour average TSP levels were measured for impact monitoring. 24-hour average TSP levels were measured by the High Volume Samplers (HVS) and 1-hour average TSP levels were measured by direct reading method to indicate short-term impacts. Wind data monitoring equipment was set up at conspicuous locations for logging wind speed and wind direction near to the dust monitoring locations. Table 2.3 summarizes the equipment to be used in the air quality monitoring.

Equipment Model		Quantity	Calibration Interval
HVS Sampler	TE-5170 X c/w of TSP sampling inlet	2	2 months
HVS Calibrator	TISCH TE-5025A	1	1 year
1-hour TSP Dust Meter	TSI Model AM510 SidePak Personal Aerosol Monitor	1	1 year
Weather Station	Davis Vantage Pro2 Weather Station	1	6 months

Table 2.3 Air Quality Monitoring Equipment

- 2.7 High volume samplers (HVS) (TE-5170 X c/w of TSP sampling inlet) comprising with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).
- 2.8 Calibration certificates, catalogue of equipment are given in Appendix E.

Monitoring Methodology and QA/QC Procedure

24-hour TSP Monitoring

Operating/Analytical Procedures

2.9 Setup criteria of HVS are shown as follows:

- A horizontal platform with appropriate support to secure the samplers against gusty wind was provided.
- No two samplers were placed less than 2m apart.
- The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
- A minimum of 2m of separation from walls, parapets and penthouses was set for the rooftop samples.
- A minimum of 2m separation from any supporting structure, measured horizontally was set.
- No furnaces or incineration flues was nearby.
- Airflow around the sampler was unrestricted.
- Any wire fence and gate, to protect the samplers, was not caused any obstruction during monitoring.
- Permission were obtained to setup the samplers and to obtain access to the monitoring stations.
- A secured supply of electricity was provided to operate the samplers.
- 2.10 Prior to the commencement of the dust sampling, the flow rate of the HVS was properly set (between 1.1 m³/min. and 1.7 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.11 For TSP sampling, Glass Fiber Filter Media 8" x 10" having a collection efficiency of > 99 % for particles of 0.3 μm diameter were used.
- 2.12 The power supply was checked to ensure the sampler worked properly and then placed any filter media at the designated air monitoring station.
- 2.13 The filter holding frame was removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.14 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure was sufficient to avoid air leakage at the edges.
- 2.15 The shelter lid was closed and secured with the aluminium strip.

- 2.16 The timer was programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.17 After sampling, the filter was removed from the HVS and put into a clean and labeled seal plastic bag to avoid cross contamination. The elapsed time was also be recorded. The sampled filters were sent to the HOKLAS accredited or other internationally accredited laboratory for weighting.

Maintenance/Calibration

2.18 The following maintenance/calibration are required for the HVS:

- The HVS and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
- High volume samplers were calibrated with at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

1-hour TSP Monitoring

Measurement Procedures

- 2.19 The measurement procedures of the 1-hour TSP were conducted in accordance with the Manufacturer's Instruction Manual as follows:
 - Set up the dust meter on a tripod at 1.2m level.
 - Turned on the dust meter and check the battery, if too low, change new ones. Pointed the meter to the source area or the planned measurement area.
 - The zero calibration of the instrument was conducted before and after each sampling.
 - TSP levels were recorded for 1-hour with 5-minute data logging interval.
 - Recorded down the general meteorological conditions, Test ID no., start/end time, spot check reading at each sampling location for data processing.
 - Recorded any activities that may generate dust during measurement period.

Maintenance/Calibration

2.20 The following maintenance/calibration are required for the direct dust meters:

• To validate the accuracy of dust meter, compare the results measured by dust meter and HVS every 12 months throughout all stages of the air quality monitoring.

Wind Data Monitoring

- 2.21 Wind Anemometer was installed at the roof-top of AM2(A) Ng Wah Catholic Secondary School with 10m above ground and clear of constructions or turbulence caused by the buildings.
- 2.22 The wind data was captured by a data logger and the data was downloaded at least once per month for analysis.
- 2.23 The wind data monitoring equipment will be re-calibrated at least once every six months.
- 2.24 Wind direction is divided into 16 sectors of 22.5 degrees each.
- 2.25 Details of weather information during the monitoring period are shown in Appendix F.

Action and Limit Levels

2.26 The Action and Limit Levels of 24-hour average TSP and 1-hour average TSP are summarized in Table 2.4 and Table 2.5 respectively.

Table 2.4 Action and Limit Levels of 24-hour average TSP for Construction Dust Monitoring

Parameter	Parameter Air Monitoring Station		Limit Level, µg/m ³
24 hour overego TCD	AM2(A)	175	260
24-hour average TSP	AM3	172	260

Table 2.5 Action and Limit Levels of 1-hour average TSP for Construction Dust Monitoring

Parameter	Air Monitoring Station	Action Level, µg/m ³	Limit Level, µg/m ³
1 hour ouers on TCD	AM2(A)	302	500
1-hour average TSP	AM3	301	500

Impact Air Quality Monitoring results

2.27 Impact monitoring results for 24-hour average TSP and 1-hour average TSP levels at the designated air quality monitoring stations are summarized in Table 2.6 and Table 2.7 respectively.

Air Monitoring Station	Average TSP Concentration, µg/m ³	Range, μg/m ³	Action Level, μg/m ³	Limit Level, µg/m ³
AM2(A)	66	40 - 90	175	260
AM3	80	67 – 95	172	260

Table 2.6 Summary of 24-hour average TSP Monitoring Data during the reporting month

Table 2.7 Summary of 1-hour average TSP Monitoring Data during the reporting month

Air Monitoring Station	Average TSP Concentration, µg/m ³	Range, µg/m ³	Action Level, µg/m ³	Limit Level, µg/m ³
AM2(A)	61	33 - 85	302	500
AM3	62	40 - 86	301	500

- 2.28 There was no Action and Limit Level exceedance of 24-hour average TSP and 1-hour average TSP levels recorded during the reporting month.
- 2.29 Graphical presentation and detailed monitoring results of 24-hour average TSP and 1-hour average TSP levels are shown in Appendix G and Appendix H respectively.
- 2.30 The Event and Action Plan is provided in Appendix I.
- 2.31 Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.
- 2.32 Weather conditions during the monitoring periods were generally fine and did not affect the monitoring results.

3. NOISE MONITORING

Monitoring Requirements

- 3.1 In accordance with EM&A Manual (EIA Register No. AEIAR-130/2009), impact noise monitoring shall be carried out during the construction phase of the Project.
- 3.2 Regular monitoring, L_{Aeq, 30-minute}, for each station will be on a weekly basis and conduct one set of measurements between 0700 1900 hrs on normal weekdays.
- 3.3 If construction works are extended to include works during 1900 0700 hrs as well as public holidays and Sundays, additional weekly impact monitoring will be carried out during the respective restricted hours periods.

Monitoring Locations

3.4 Two designated monitoring stations were selected for noise monitoring programme. Impact noise monitoring was conducted at two noise monitoring stations in the reporting month. Table 3.1 describes the noise monitoring locations, which are also depicted in Figure 6.

Noise Monitoring Locations for the Project	Location of Measurement
M4(A) – Le Billionnaire	Podium (Façade)
M5(A) – Prince Ritz	Podium (Façade)

Table 3.1 Locations of Noise Monitoring Stations

Monitoring Parameters, Frequency and Duration

3.5 The noise monitoring locations and monitoring frequency are listed in Table 3.2.

Noise Monitoring Station	Location for Measurement	Parameter	Frequency and Duration
M4(A) – Le Billionnaire	Podium (Façade)	I I and	30-minute measurement at each monitoring station between 0700
M5(A) – Prince Ritz	Podium (Façade)	L_{Aeq} , L_{A10} and L_{A90}	 1900 hrs on normal weekdays (Monday to Saturday) at frequency of once per week.

Table 3.2 Noise Monitoring Parameters, Frequency and Duration

- 3.6 The monitoring schedule for reporting month and next month is presented in Appendix C.
- 3.7 Photographic records of the monitoring setup are shown in Appendix D.

Monitoring Equipment

3.8 As referred to the Technical Memorandum (TM) issued under the Noise Control Ordinance (NCO), sound level meters in compliance with the IEC 61672-1 (Type 1) standard [this standard replaced the International Electrotechnical Commission Publications 60651:1979 (Type 1) and 60804:1985 (Type 1)] were used for noise monitoring. Table 3.3 summarizes the equipment to be used in the noise monitoring.

Table 3.3 Noise Monitoring Equipment

Equipment	Model	Quantity	Calibration Interval
Sound Level Meter	RION NL52	1	1 year
Sound Level Calibrator	RION NC74	1	1 year
Air Flowmeter	TSI TA440 Air Velocity	1	1 year

3.9 Calibration certificates, catalogue of equipment are given in Appendix J.

Monitoring Methodology and QA/QC Procedure

3.10 The noise level measurement was conducted at 1m from the exterior of the nearby noise sensitive receivers building façade and at 1.2m above the ground and facing to the source area or the planned measurement area.

- 3.11 No noise measurement was conducted in the presence of fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. Air flow was measured by air flow meter.
- 3.12 Turned on the sound level meter and check the battery, if too low, change new ones.
- 3.13 Calibration was conducted immediately prior to and after each noise measurement, the accuracy of the sound level meters was checked by using sound calibrator generating 1,000 Hz with 94dB. Measurement data was found to be valid only if the calibration levels from before and after the noise measurement agreed to within 1.0 dB.
- 3.14 Noise level was recorded.
- 3.15 Recorded any activities that may generate noise during measurement period.

Maintenance and Calibration

- 3.16 The microphone of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.17 The sound level meter and sound calibrator were calibrated annually.
- 3.18 Calibration for sound level meter was conducted immediately prior to and following each noise measurement by using sound calibrator generating a known sound pressure level at a known frequency (1,000 Hz with 94dB). Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Action and Limit Levels

3.19 The Baseline Noise Levels and Action and Limit Levels for construction noise is presented in Table 3.4.

Time Period	Noise Monitoring Station	Baseline Noise Levels, dB (A)	Action Level	Limit Level [^]
0700 – 1900 hrs	M4(A)	69.5	When one documented	$75 \ln(\Lambda)$
on normal weekdays	M5(A)	72.5	complaint is received.	75 dB(A)

Table 3.4 Baseline Noise Level and Action and Limit Levels for Construction Noise Monitoring

Note: ^ If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

Impact Noise Monitoring results

3.20 Impact noise monitoring results at the designated noise monitoring stations are summarized in Table 3.5 respectively.

Noise Limit Measured LAeq, 30-min, Measured L_{Aeq}, 30-min, Monitoring Action Level Level Average, dB(A)Range, dB(A)Station M4(A) 70.0 69.5 - 70.9When one documented 75 complaint is received dB(A)72.9 72.3 - 73.9M5(A)

Table 3.5 Summary of Noise Monitoring Data during the reporting month

Note: ^ If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

- 3.21 There was no Action and Limit Level exceedance of L_{Aeq, 30-min} recorded during the reporting month.
- 3.22 Graphical presentation and detailed monitoring results are shown in Appendix K.
- 3.23 The Event and Action Plan is provided in Appendix L.
- 3.24 Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.
- 3.25 Weather conditions during the monitoring periods were generally fine and did not affect the monitoring results.

4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 The environmental impacts predictions were given in Agreement No. CE 35/2006(CE) Kai Tak Development Engineering Study cum Design and Construction of Advance Works -Investigation, Design and Construction - Kai Tak Development Environmental Impact Assessment Report, EIA Register No. AEIAR-130/2009 for Kai Tak Development (The EIA Report). The EM&A data was compared with the EIA predictions as summarized in Table 4.1 to Table 4.3.

Table 4.1 Comparison of 24-hour average TSP Monitoring Data with EIA predictions

	_	-		
	ASR No. in	Predicted Cumu 24-hour av concen	Measured 24-hr average TSP in Reporting	
Air Monitoring Station	EIA report	Scenario 1	Scenario 2	Month
		(Mid 2009 to	(Mid 2013 to	(February 2023)
		Mid 2013), μg/m ³	Late 2016), $\mu g/m^3$	$\mu g/m^3$
		μg/III	μg/111	
AM2(A) - Ng Wah Catholic Secondary School	NA	NA	NA	40 - 90
AM3 - Sky Tower	A40^	106^	138^	67 - 95

Note:

 $^{\wedge}$ Prediction results are given in the Table 3.13 of the EIA report EIA Register No. AEIAR-130/2009 for Kai Tak Development.

Table 4.2 Comparison of 1-hour average TSP Monitoring Data with EIA predictions

Air Monitoring Station	ASR No. in EIA report	Predicted Cumu 1-hour ave concent Scenario 1 (Mid 2009 to Mid 2013), µg/m ³	erage TSP	Measured 1-hr average TSP in Reporting Month (February 2023) µg/m ³
AM2(A) - Ng Wah Catholic Secondary School	NA	NA	NA	33 - 85
AM3 - Sky Tower	A40^	217^	247^	40 - 86

Note:

^ Prediction results are given in the Table 3.13 of the EIA report EIA Register No. AEIAR-130/2009 for Kai Tak Development.

Noise Monitoring Station	NSR No. in EIA report	Predicted Mitigated Construction Noise Levels during Normal Daytime Working Hour LAeq, 30min, dB(A)	Measured Noise Level in Reporting Month (February 2023) L _{Aeq, 30min} , dB(A)
M4(A) – Le Billionnaire	NA	NA	69.5 - 70.9
M5(A) – Prince Ritz	NA	NA	72.3 - 73.9

Table 4.3 Comparison of Noise Monitoring Data with EIA predictions

- 4.2 No prediction in the EIA Report for 24-hour TSP monitoring results at AM2(A).
- 4.3 24-hour TSP monitoring results at AM3 was recorded lower than the prediction in the EIA Report. Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.
- 4.4 No prediction in the EIA Report for 1-hour TSP monitoring results at AM2(A).
- 4.5 1-hour TSP monitoring results at AM3 was recorded lower than the prediction in the EIA Report. Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.
- 4.6 No prediction in the EIA Report for noise monitoring results at M4(A) and M5(A).

5. LANDSCAPE AND VISUAL MONITORING

5.1 In accordance with EM&A Manual (EIA Register No. AEIAR-130/2009), Landscape and Visual Monitoring shall be carried out during the construction phase of the Project. Regular impact monitoring will be conducted at least once per week.

Results and Observations

- 5.2 Site inspections were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.
- 5.3 Site inspections were conducted on 2, 9, 16, and 23 February 2023 in the reporting month.
- 5.4 The summary of site audits is attached in Table 5.1.

Table 5.1 Summary of observations of Landscape and Visual impact during the reporting month

Inspection Date	Key Observations	Recommendations / Actions	Close-out Date / Status
2 February 2023	No	NA	NA
9 February 2023	No	NA	NA
16 February 2023	No	NA	NA
23 February 2023	No	NA	NA

- 5.5 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.6 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in Appendix M shall be performed.


6. ENVIRONMENTAL SITE INSPECTION AND AUDIT

Site Inspection

- 6.1 Site inspections were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.
- 6.2 Site inspections were conducted 2, 9, 16, and 23 February 2023 in the reporting month.
- 6.3 The summaries of site audits are attached in Table 6.1.

Table 6.1 Summa	ry of s	ite insnec	tions obser	wations d	hirina	tho ro	nortino	month
<u>Iuble 0.1 Summu</u>	1 9 0 5	<i>iie inspec</i>	nons obser	vanons a	iuring i	ine re	porung	monun

Inspection Date	Key Observations	Recommendations / Actions	Close-out Date / Status
2 February 2023	Observation: The vehicles should be restricted to maximum speed of 10 km per hour.	Action Taken: The vehicles had been restricted to maximum speed of 10 km per hour.	Closed out on 9 February 2023
9 February 2023	Observation: Secondary container shall be provided for the plastic diesel engine oil to prevent soil contamination.	Action Taken: The plastic diesel engine oil has been removed.	Closed out on 16 February 2023



Status of Waste Management

- 6.4 The amount of wastes generated by the major site activities of the work contracts within the Project during the reporting month is shown in Appendix N.
- 6.5 The Contractor was registered as a chemical waste producer for the Project. The Contractor was reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

Status of Environmental Licenses, Notification and Permits

6.6 A summary of the relevant permits, licenses and/or notifications on environmental protection for the Project is shown in Table 6.2.

<u>Table 0.2 Summary of Environmental Licenses, Notifications and Fermis</u>				
Environmental Licenses, Notifications and Permits	Ref. No.	Valid Form	Valid Till	
Environmental Permit under EIAO	EP-337/2009	23 Apr 2009	N/A	
Construction Dust Notification under APCO	HA/1826/1	29 Dec 2020	N/A	
Waste Disposal Billing Account	7038086	21 Aug 2020	N/A	
Registration as a Chemical Waste Producer	5111-286-B2596-01	15 Sep 2020	N/A	
Westernster Discharge Lisense under	WT00037618-2021	29 Mar 2021	31 Mar 2026	
Wastewater Discharge License under WPCO	WT00037370-2021	29 Wiar 2021	51 Wiar 2020	
WFCO	WT00038562-2021	15 Jul 2021	31 Jul 2026	
	GW-RE1383-22	30 Dec 2022	19 Jun 2023	
Construction Noise Permit	GW-RE1385-22	23 Dec 2022	19 Jun 2023	
	GW-RE1401-22	23 Dec 2022	19 Jun 2023	
	GW-RE1939-22	30 Dec 2022	31 Jan 2023	

Table 6.2 Summary of Environmental Licenses, Notifications and Permits

Implementation Status of Environmental Mitigation Measures

6.7 The Contractor has implemented environmental mitigation measures and requires as stated in the EIA report, the EP and the EM&A Manual. The implementation status of the mitigation measures is summarized in Appendix O.

Environmental Complaint and Non-compliance

6.8 No complaint was received in the reporting month. Summary of complaints in the reporting month is tabulated in Table 6.3.

Table 6.3 Summary of complaints in the Reporting Month

Date of complaint received	Date of compliant	Description of complaint	Recommendations / Action taken	Close-out date / Status
No complaint was	NA	NA	NA	NA

Date of complaint received	Date of compliant	Description of complaint	Recommendations / Action taken	Close-out date / Status
received in the reporting month.				

6.9 Complaint log is shown in Appendix P.

Notifications of summons and successful prosecutions

6.10 No notification of summons and successful prosecutions was received in the reporting month. Summary of summons and successful prosecutions in the reporting month is tabulated in Table 6.4.

10010 011 2000		ns and successful prosecuto		
Date of receiving notification of summons or prosecutions	Date of event	Description of event	Action taken	Close-out date / Status
No notification	NA	NA	NA	NA
of summons and successful				
prosecutions				
were received in				
the reporting month.				

Table 6.4 Summary of summons and successful prosecutions in the Reporting Month

6.11 The summaries of cumulative environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in Appendix P.

7. FUTURE KEY ISSUES

Construction Programme in the coming month

7.1 The major construction activities and potential impacts in the next reporting month are as follows:

<u>Table 7.1 Summary of Juture key issues and potential impact in the coming month</u>				
Future key issues in the coming month	Potential impact			
Erection of falsework and working platform for decking of	Noise and Air Quality			
Elevated Walkway LW-02				
RC construction of decking of LW-02	Noise and Air Quality			
RC construction of LW02 lift and staircase	Noise and Air Quality			
Excavation and ELS works for retrieving shaft at Sa Po Road	Noise and Air Quality			
RC construction at Launching Shaft for SB-01	Noise and Air Quality			
Construction of Road L16	Noise and Air Quality			
Construction of DCS	Noise and Air Quality			
Construction of Olympic Avenue	Noise and Air Quality			
RC construction for Subway KS10 Lift and Staircase	Noise and Air Quality			
Renovation works for existing Subways KS9, KS32 and KS10	Noise and Air Quality			
Pre-bored socket H-pile construction works for Slip Road S14	Noise and Air Quality			

Table 7.1 Summary of future key issues and potential impact in the coming month

- 7.2 The mitigation measures for environmental impact including Air Quality, Construction Noise, Water Quality, Chemical and Waste Management, Landscape and Visual shall be implemented:
 - Sufficient watering of the works site with the active dust emitting activities,
 - Limitation of the speed for vehicles on unpaved site roads,
 - Properly cover the stockpiles,
 - Good maintenance to the plant and equipment,
 - Use of quieter plant and Quality Powered Mechanical Equipment (QPME),
 - Provide movable noise barriers,
 - Appropriate desilting/ sedimentation devices provided on site for treatment before discharge,
 - Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall,
 - Onsite waste sorting and implementation of trip ticket system,
 - Good management and control on construction waste reduction,
 - Erection of decorative screen hoarding,
 - Strictly following the Environmental Permits and Licenses, and

- Provide sufficient mitigation measures as recommended in Approved EIA Report.
- 7.3 The recommended environmental measures proposed in the EM&A Manual (EIA Register No. AEIAR-130/2009) shall be effectively implemented to minimize the potential environmental impacts. The Contractor is reminded to implement the mitigation measures properly.

Environmental Site Inspection and Monitoring Schedule for next month

7.4 The tentative schedule for weekly site inspection and air quality and noise monitoring in the next month is provided in Appendix C.

8. CONCLUSIONS

- 8.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.
- 8.2 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 8.3 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 8.4 Construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 8.5 No complaint was received in the reporting month.
- 8.6 No notification of summons and successful prosecutions was received in the reporting month.
- 8.7 Based on the site inspection and audits, impact air quality and noise monitoring results, it was considered that the mitigation measures were effective to control the potential environmental impacts from the Project during the reporting period.

Figure




Figure 1 - Proposed works of Contract No. ED/2018/05




Figure 2 – Proposed works of Contract No. ED/2018/05




Figure 3 – D1 Road Site Layout Plan




Figure 4 – Site Layout Plan




Figure 5 – Air Quality Monitoring Stations






Figure 6 – Noise Monitoring Stations

Appendix A – Organization Chart of EM&A Team





Appendix B – Construction Programme

| Activity Name | | Ori. Dur
(d) | r TRA
(d) | Early Start | Early Finish | Late Start
 | Late Finish

 | Total Calen
Float

 | | SO | DJ | FMA | | 021
JA
 | SON | DJ | FMAI | 2022
M J J A | A S O N | ID. |
|---|---|--|---|--|---

--
--
--
--
--
--	---	---	---	---	---
VELOPMENT - STAGE 5B INFRASTRUCTURE WORKS AT THE FORMER NORTH APRON AREA	2170			22-Jul-20	30-Jun-26
 | 30-Jun-26

 | 0

 | | | | | | |
 | | | | | | |
| | | | | | 30-Jun-26 |
 | 30-Jun-26

 |

 | | | | | | |
 | | | | | | |
| | | | | | |
 |

 |

 | | | | | |
 | | | | | | |
| • | - | | | 31-JUI-20 | 30_lup_26 | 31-JUI-20
 | 30. lun-26

 |

 | | 8 | | T | П | İΤ
 | | \vdash | T | ΤŤ | | + |
| | | Uu | Uu | 31-Jul-20 | | 31-Jul-20
 |

 |

 | | 3 | | | | ┝┿
 | | ┝┿━ | | ┿╋┷╸ | | |
| | | 0d | 0d | | |
 |

 |

 | | | | | |
 | | | | | | |
| Part 5 | 0 | 0d | Od | 30-Jun-22 | | 30-Jun-22
 |

 |

 | - 11 | | | | |
 | | | | 4 | | |
| Part 6 | 0 | 0d | 0d | 29-Jun-24 | | 29-Jun-24
 |

 | 0 2

 | | | | | |
 | | | | | | |
| Part 6A | 0 | 0d | 0d | 30-Jun-21 | | 30-Jun-21
 |

 | 0 2

 | | | | | - |
 | | | | | | |
| Works Areas WA1, WA2, WA3, WA4, WA5, WA6 and WA7 | 0 | 0d | 0d | 31-Jul-20 | | 31-Jul-20
 |

 | 0 2

 | 7 | | | | |
 | | | | | | |
| Part 10 and Works Area WA4A | 0 | 0d | 0d | 29-Jan-21 | | 29-Jan-21
 |

 |

 | | | | | |
 | | | | | | |
| | | 0d | 0d | | 00.1.00 |
 |

 |

 | | | | | |
 | | | | | | |
| | | 0.1 | | 30-Jun-21 | | 30-Jun-21
 |

 |

 | | | | | | |
 | | | | | | |
| | | | | | |
 | · · ·

 |

 | _ | | | | |
 | | | | | | |
| | | | | | |
 |

 |

 | _ | | | | | |
 | | | | | | |
| | - | | | | |
 |

 |

 | _ | | | | | |
 | | | | | | |
| | | | | | |
 |

 |

 | | | | | | -
 | | | | | | |
| | | | | | |
 |

 |

 | _ | | | | | |
 | | Ή | | | | |
| | | | | | |
 |

 | -

 | | | | | | |
 | | | ή | | | |
| | - | | | | |
 |

 |

 | _ | | . | | | |
 | | | | | | |
| | | | | | |
 |

 |

 | | | | | | H
 | | | | | | |
| | | | | | |
 |

 |

 | _ | | | | | |
 | | | | | | |
| | | | - | | |
 |

 |

 | | | . | | | ╉╢╋
 | | | | | | |
| | | | | | |
 |

 |

 | | | | | | |
 | | | | | | |
| | 0 | | | | |
 |

 |

 | | | | | | |
 | | | | | | |
| | 0 | | | | |
 |

 | 0 2

 | | | | | | |
 | | | +++ | | | |
| | 0 | _ | Od | | 24-Feb-25 |
 |

 |

 | | | | | | |
 | | | | | | |
| Section 16:Compl of establ work for landscape works within Part 6 | 0 | 0d | 0d | | 30-Jun-26 |
 | 30-Jun-26

 | 0 2

 | | | | | | |
 | | | | | | |
| Section 17:Compl of establ work for landscape works under Section 1 | 0 | 0d | 0d | | 25-Sep-24 |
 | 25-Sep-24

 | 0 2

 | | | | | | 11-1-1-
 | | | | | | |
| MISSIONS, PERMIT APPLICATION & APPROVAL | 240 | | | 22-Jul-20 | 18-Mar-21 | 22-Jul-20
 | 24-Feb-22

 | 343 2

 | | | | + | |
 | | | | | | |
| Prepare/submission of temporary works design | 30 | 30d | 0d | 22-Jul-20 | 20-Aug-20 | 22-Jul-20
 | 20-Aug-20

 | 0 2

 | - 🛱 | | | | |
 | | | | | | |
| Consultation/approval of temporary works design | 60 | 60d | 0d | 21-Aug-20 | 19-Oct-20 | 21-Aug-20
 | 19-Oct-20

 | 0 2

 | - | | | | |
 | | | | | | |
| Prepare/submit Temp Geotechnical&Structural Works to HyD/TD/CEDD/GEO and others (incl SB-01 by RTBM, etc.) | 30 | 30d | 0d | 22-Jul-20 | 20-Aug-20 | 22-Jul-20
 | 20-Aug-20

 | 0 2

 | - | | | | |
 | | | | | | |
| Consult/approve Temp Geotechnical&Structural Works by HyD/TD/CEDD/GEO and others (incl SB-01 by RTBM, etc.) | 120 | 120d | 0d | 21-Aug-20 | 18-Dec-20 | 21-Aug-20
 | 18-Dec-20

 | 0 2

 | - | | | | |
 | | | | | | |
| Prepare/submission of Temporary Drainage and Sewerage Management Plan to DSD/CEDD and others | 29 | 29d | 0d | 22-Jul-20 | 19-Aug-20 | 23-Jul-20
 | 20-Aug-20

 | 1 2

 | _ Ħ | | | | | ΠT
 | | | | | | |
| Consultation/approval of Temporary Drainage and Sewerage Management Plan by DSD/CEDD and others | 60 | 60d | 0d | 20-Aug-20 | 18-Oct-20 | 21-Aug-20
 |

 |

 | | | <mark> </mark> | <u></u> | |
 | | | | | | |
| Application/approval of CNP for night works by relevant authorities and liaison with projects nearby | | | 0d | 19-Dec-20 | 18-Mar-21 | 27-Nov-21
 |

 |

 | | | | | - | t to the
 | | <u></u> | | | | |
| | | 180d | 0d | | | · · · · · · · · · · · · · · · · · · ·
 |

 |

 | | | | | | |
 | | | | | | |
| | | 0.05 1 | | | |
 |

 |

 | | | | <u>1 </u> | | |
 | | | | | | |
| | | | | | |
 |

 |

 | | | | | | |
 | | fi | | | | |
| | | 3650 | Ud | | |
 |

 |

 | | | | | | TT:
 | - | | | | | |
| | | 464 | 14d | | | 1
 |

 |

 | | | | | | |
 | | | | | | |
| | | | | | |
 |

 |

 | | | | | - | -
 | | | | | | |
| | | | | - | |
 |

 |

 | | | 11 | | | |
 | | | | | | |
| | | | | | |
 |

 |

 | - 163 | | | | |
 | | | | | | |
| Prepare/Submit/Consult/Approval of TTA for road and drainage works along Olympic Avenue | 120 | 106d | 14d | 28-Nov-20 | 27-Mar-21 | 02-Nov-21
 | -

 | 339 2

 | | - | - | | | <u> - -</u>
 | | #-++- | | | | |
| 1st TMLG Meeting | 0 | | | | 18-Sep-20 |
 | 18-Sep-20

 |

 | | ł | | | | |
 | | | | | | |
| 2nd TMLG Meeting | 0 | | | | 19-Nov-20 |
 | 19-Nov-20

 | 0 2

 | | | 7 | | |
 | | | | | | |
| ION HEALTH AND SAFETY MANAGEMENT | 1801 | | | 22-Jul-20 | 26-Jun-25 | 23-Jul-20
 | 26-Jun-25

 | 0 2

 | Ť | | | T | | H
 | | | TT | | | |
| Prepare/submit of Draft Safety Plan | 13 | 13d | 0d | 22-Jul-20 | 03-Aug-20 | 23-Jul-20
 | 04-Aug-20

 | 1 2

 | | | | | |
 | | | | | | |
| Prepare/submit Safety Plan | 21 | 21d | 0d | 04-Aug-20 | 24-Aug-20 | 05-Aug-20
 | 25-Aug-20

 | 1 2

 | - | | | | | |
 | | | | | | |
| Conduct meeting to discuss Draft Safety Plan | 0 | 0d | 0d | | 03-Aug-20 |
 | 03-Aug-20

 | 0 2

 | V | | | | | I T
 | | | IT | | | |
| Prepare/submit Site Traffic Safety Management Plan | 41 | 41d | 0d | 22-Jul-20 | 31-Aug-20 | 23-Jul-20
 | 01-Sep-20

 |

 | | | | | | |
 | | | | | | |
| | | | b0 | | |
 |

 |

 | | | | | | ↓ -↓-↓
 | | 4 | | | | |
| | | | | - | - |
 |

 |

 | _ | | | | | |
 | | | | | | |
| - | | | | | |
 |

 |

 | | | | | | |
 | | | | | | |
| • | | | | | |
 |

 |

 | | | · - | - | | ╋╌┼╌╉
 | | # | | | | |
| • | | | | | |
 |

 |

 | | | | | | |
 | | | | | | |
| • | | | | | |
 |

 |

 | | | 1 | | | |
 | | | | | | |
| • | | | | | |
 |

 |

 | | | | . | | ┢╌┼╌┼╵
 | | #-++ | | | | |
| | | | | | |
 |

 |

 | | | | | | |
 | | | | | | |
| - | 1 | | | | |
 |

 |

 | | | | | |
 | | | | | | |
| 10th SSMC Meeting | 1 | 1d | 0d | 27-May-21 | 27-May-21 | 27-May-21
 | 27-May-21

 |

 | | | | | | <u> - -</u> -
 | | <u> </u> | \uparrow | | | |
| 11th SSMC Meeting | 1 | 1d | 0d | 24-Jun-21 | 24-Jun-21 | 24-Jun-21
 | 24-Jun-21

 | 0 2

 | | | | | |
 | | | | | | |
| | | | | | |
 |

 |

 | | | | | | | | | | | | | | | | | | | | | |
 | | A 4 4 4 1 | h | | 1.1 | - I |
| | Central data
Central data
Central data
Central data
Central data
Pert 5.
Net 5. | Contract storing date 0 Parls 1, N. 18, 2, 3, 4, 7, 8 and 9 0 Parls 1, N. 18, 2, 3, 4, 7, 8 and 9 0 Parls 4, N. 19, 20, 4, 7, 8 and 9 0 Parls 4, N. 19, 20, 4, 7, 8 and 9 0 Parls 4, N. 19, 20, 4, 7, 8 and 9 0 Parls 4, N. 19, 20, 4, 7, 8 and 9 0 Parls 4, N. 19, 20, 4, 7, 8 and 9 0 Works Area WA. 0 Works Area WA. 0 Startion 15, Control 6 and and real barrets of land Parls 1 and A call parls and stersion 8 demolfanol eff. 6 0 Startion 15, Control 6 and and real barrets of land Parls 1 and A call parls and stersion 8 demolfanol eff. 6 0 Startion 15, Control 6 and and real barrets on and advariant works and and starting date) 0 Startion 15, Control 6 and barrets whith Parls 1 and 3 call data real barrets on and advariant works and and starting date) 0 Startion 15, Control 6 and barrets whith Parls 1 and 3 call data real barrets on and advariant works and parls and starting date) 0 Startion 15, Control of a starts | Check and a local set of the set | Control data Control Contro Contro Control | Control of the Control of th | International and a set of a set o | Control Control <t< td=""><td>Control Control <t< td=""><td>Constanting data Constanting data<</td><td>Constrained Constrained <thconstrained< th=""> <thconstrained< th=""></thconstrained<></thconstrained<></td><td>Constraints Constraints <thconstraints< th=""> <thconstraints< th=""></thconstraints<></thconstraints<></td><td>Control of Control Of</td><td>Control of and of an</td><td>Norwales Norwales Norwales</td><td>Output Into Into</td><td>Convergence 0 10</td><td>Consistency Consistency <thconsistency< th=""> <thconsistency< th=""></thconsistency<></thconsistency<></td><td>Character Dial Dial</td><td>Control of the optimized o</td><td>Constant Constant Const</td></t<></td></t<> | Control Control <t< td=""><td>Constanting data Constanting data<</td><td>Constrained Constrained <thconstrained< th=""> <thconstrained< th=""></thconstrained<></thconstrained<></td><td>Constraints Constraints <thconstraints< th=""> <thconstraints< th=""></thconstraints<></thconstraints<></td><td>Control of Control Of</td><td>Control of and of an</td><td>Norwales Norwales Norwales</td><td>Output Into Into</td><td>Convergence 0 10</td><td>Consistency Consistency <thconsistency< th=""> <thconsistency< th=""></thconsistency<></thconsistency<></td><td>Character Dial Dial</td><td>Control of the optimized o</td><td>Constant Constant Const</td></t<> | Constanting data Constanting data< | Constrained Constrained <thconstrained< th=""> <thconstrained< th=""></thconstrained<></thconstrained<> | Constraints Constraints <thconstraints< th=""> <thconstraints< th=""></thconstraints<></thconstraints<> | Control of | Control of and of an | Norwales Norwales | Output Into Into | Convergence 0 10 | Consistency Consistency <thconsistency< th=""> <thconsistency< th=""></thconsistency<></thconsistency<> | Character Dial Dial | Control of the optimized o | Constant Const |

▼ ▼ Critical Milestone ▼


Critical Work

Summary



ED/2018/05 Kai Tak Development - Stage 5B Infrastructure Works at the Former North Apron Area WORKS PROGRAMME


(Page 1 of 5)



Activity ID	Activity Name	Dur (d)	Ori. Dur	TRA	Early Start	Early Finish	Late Start	Late Finish	Total	Calenda	0			202	21			2022		
			(d)	(d)	-	-			Float			OND	JFM			ONDJ	FMA			MAM
KTD.KD.1590 KTD.KD.1600	13th SSMC Meeting 14th SSMC Meeting	1	1d 1d	0d 0d	26-Aug-21 30-Sep-21	26-Aug-21 30-Sep-21	26-Aug-21 30-Sep-21	26-Aug-21 30-Sep-21	0	2										
KTD.KD.1600	15th SSMC Meeting	1	1d	0d	28-Oct-21	28-Oct-21	28-Oct-21	28-Oct-21	0	2										
KTD.KD.1620	16th SSMC Meeting	1	1d	0d	25-Nov-21	25-Nov-21	25-Nov-21	25-Nov-21	0	2									11	
KTD.KD.1630	17th SSMC Meeting	1	1d	0d	30-Dec-21	30-Dec-21	30-Dec-21	30-Dec-21	0	2										
KTD.KD.1640	18th SSMC Meeting	1	1d	0d	27-Jan-22	27-Jan-22	27-Jan-22	27-Jan-22	0	2							1		ļ	
KTD.KD.1650	19th SSMC Meeting	1	1d	0d	24-Feb-22	24-Feb-22			0	2										
KTD.KD.1660 KTD.KD.1670	20th SSMC Meeting 21st SSMC Meeting	1	1d 1d	0d 0d	31-Mar-22 28-Apr-22	31-Mar-22 28-Apr-22	31-Mar-22 28-Apr-22	31-Mar-22 28-Apr-22	0	2										
KTD.KD.1680	22nd SSMC Meeting	1	1d	0d	26-May-22	26-May-22			0	2								1		
KTD.KD.1690	23rd SSMC Meeting	1	1d	0d	30-Jun-22	30-Jun-22	30-Jun-22	30-Jun-22	0	2										
KTD.KD.1700	24th SSMC Meeting	1	1d	0d	28-Jul-22	28-Jul-22	28-Jul-22	28-Jul-22	0	2								1		
KTD.KD.1710	25th SSMC Meeting	1	1d	0d	25-Aug-22	25-Aug-22	-	-	0	2										
KTD.KD.1720	26th SSMC Meeting	1	1d	0d	29-Sep-22	29-Sep-22	-	29-Sep-22	0	2										
KTD.KD.1730 KTD.KD.1740	27th SSMC Meeting 28th SSMC Meeting	1	1d 1d	0d 0d	27-Oct-22 24-Nov-22	27-Oct-22 24-Nov-22	27-Oct-22 24-Nov-22	27-Oct-22 24-Nov-22	0	2										
KTD.KD.1750	29th SSMC Meeting	1	1d	0d	29-Dec-22	29-Dec-22	29-Dec-22	29-Dec-22	0	2										
KTD.KD.1760	30th SSMC Meeting	1	1d	0d	26-Jan-23	26-Jan-23	26-Jan-23	26-Jan-23	0	2									1	
KTD.KD.1770	31st SSMC Meeting	1	1d	0d	23-Feb-23	23-Feb-23	23-Feb-23	23-Feb-23	0	2									1	
KTD.KD.1780	32nd SSMC Meeting	1	1d	0d	30-Mar-23	30-Mar-23	30-Mar-23	30-Mar-23	0	2										
KTD.KD.1790	33rd SSMC Meeting	1	1d	0d	27-Apr-23	27-Apr-23	27-Apr-23	27-Apr-23	0	2										
KTD.KD.1800 KTD.KD.1810	34th SSMC Meeting 35th SSMC Meeting	1	1d 1d	Od Od	25-May-23 29-Jun-23	25-May-23 29-Jun-23	25-May-23 29-Jun-23	25-May-23 29-Jun-23	0	2										
KTD.KD.1820	36th SSMC Meeting	1	1d	0d	27-Jul-23	23-Jul-23	23-Jul-23	23-Jul-23	0	2										
KTD.KD.1830	37th SSMC Meeting	1	1d	0d	31-Aug-23	31-Aug-23	31-Aug-23	31-Aug-23	0	2									†	
KTD.KD.1840	38th SSMC Meeting	1	1d	0d	28-Sep-23	28-Sep-23	28-Sep-23	28-Sep-23	0	2	1									
KTD.KD.1850	39th SSMC Meeting	1	1d	0d	26-Oct-23	26-Oct-23	26-Oct-23	26-Oct-23	0	2										
KTD.KD.1860	40th SSMC Meeting	1	1d	Od	30-Nov-23	30-Nov-23	30-Nov-23	30-Nov-23	0	2										
KTD.KD.1870	41st SSMC Meeting	1	1d	0d	28-Dec-23	28-Dec-23	28-Dec-23	28-Dec-23	0	2										
KTD.KD.1880 KTD.KD.1890	42nd SSMC Meeting 43rd SSMC Meeting	1	1d 1d	0d 0d	25-Jan-24 29-Feb-24	25-Jan-24 29-Feb-24	25-Jan-24 29-Feb-24	25-Jan-24 29-Feb-24	0	2										
KTD.KD.1900	44th SSMC Meeting	1	1d	0d	28-Mar-24	28-Mar-24	28-Mar-24	28-Mar-24	0	2										
KTD.KD.1910	45th SSMC Meeting	1	1d	0d	25-Apr-24	25-Apr-24	25-Apr-24	25-Apr-24	0	2										
KTD.KD.1920	46th SSMC Meeting	1	1d	0d	30-May-24	30-May-24	30-May-24	30-May-24	0	2										
KTD.KD.1930	47th SSMC Meeting	1	1d	0d	27-Jun-24	27-Jun-24	27-Jun-24	27-Jun-24	0	2										
KTD.KD.1940	48th SSMC Meeting	1	1d	0d	25-Jul-24	25-Jul-24	25-Jul-24	25-Jul-24	0	2	ļ.,								<u></u>	
KTD.KD.1950 KTD.KD.1960	49th SSMC Meeting 50th SSMC Meeting	1	1d 1d	0d 0d	29-Aug-24 26-Sep-24	29-Aug-24 26-Sep-24	29-Aug-24 26-Sep-24	29-Aug-24 26-Sep-24	0	2										
KTD.KD.1970	51st SSMC Meeting	1	1d	0d	31-Oct-24	31-Oct-24	31-Oct-24	31-Oct-24	0	2										
KTD.KD.1980	52nd SSMC Meeting	1	1d	0d	28-Nov-24	28-Nov-24	28-Nov-24	28-Nov-24	0	2										
KTD.KD.1990	53rd SSMC Meeting	1	1d	0d	26-Dec-24	26-Dec-24	26-Dec-24	26-Dec-24	0	2										
KTD.KD.2000	54th SSMC Meeting	1	1d	0d	30-Jan-25	30-Jan-25	30-Jan-25	30-Jan-25	0	2										
KTD.KD.2010	55th SSMC Meeting	1	1d	b0	27-Feb-25	27-Feb-25			0	2										
KTD.KD.2020 KTD.KD.2030	56th SSMC Meeting 57th SSMC Meeting	1	1d 1d	0d 0d	27-Mar-25 24-Apr-25	27-Mar-25 24-Apr-25	27-Mar-25 24-Apr-25	27-Mar-25 24-Apr-25	0	2										
KTD.KD.2040	58th SSMC Meeting	1	1d	0d	29-May-25	29-May-25	29-May-25	29-May-25	0	2										
KTD.KD.2050	59th SSMC Meeting	1	1d	0d	26-Jun-25	26-Jun-25	26-Jun-25	26-Jun-25	0	2										
BIM RELATED	DELIVERABLES	1796			31-Jul-20	30-Jun-25	01-Aug-20	30-Jun-26	365	2										-
KTD.KD.2060	Prepare/submit BIM Execution Plan	29	29d	0d	31-Jul-20	28-Aug-20	01-Aug-20	29-Aug-20	1	2	-									
KTD.KD.2070	Prepare/submit Combined Services Drawings and CBWD generated from BIM	44	44d	0d	31-Jul-20	12-Sep-20	01-Aug-20	13-Sep-20	1	2										
KTD.KD.2080	Prepare/submit proposal of asset information requirement	364	364d	0d	31-Jul-20	29-Jul-21	01-Aug-20	30-Jul-21	1	2		-								
KTD.KD.2090 KTD.KD.2100	Prepare/submit Asset Data Deliverables for Section 1 Prepare/submit Asset Date Deliverables for Section 2	60 60	60d 60d	0d 0d	29-Jul-23 02-May-25	26-Sep-23 30-Jun-25	02-May-26 02-May-26	30-Jun-26 30-Jun-26		2										
KTD.KD.2110	Prepare/submit Asset Date Deliverables for Section 3	60	60d	0d	29-Oct-23	27-Dec-23	02-May-20	30-Jun-26	916	2	111									
KTD.KD.2120	Prepare/submit Asset Date Deliverables for Section 4	60	60d	0d	02-May-21	30-Jun-21	02-May-26	30-Jun-26	1826	2					•					
KTD.KD.2130	Prepare/submit Asset Date Deliverables for Section 5	60	60d	0d	19-Oct-21	17-Dec-21	02-May-26	30-Jun-26	1656	2						₽ ₽				
KTD.KD.2140	Prepare/submit Asset Date Deliverables for Section 6	60	60d	0d	29-Jan-22	29-Mar-22	02-May-26	30-Jun-26	1554	2	↓ ,,,,, 									
KTD.KD.2150	Prepare/submit Asset Date Deliverables for Section 7	60	60d	b0	28-Dec-23	25-Feb-24	02-May-26	30-Jun-26		2										
KTD.KD.2160	Prepare/submit Asset Date Deliverables for Section 8	60	60d	b0	31-May-21	29-Jul-21	02-May-26	30-Jun-26	1797	2					-					
KTD.KD.2170	Prepare/submit Asset Date Deliverables for Section 9 Prepare/submit Asset Date Deliverables for Section 11	60	60d	0d	29-Jul-23	26-Sep-23	02-May-26	30-Jun-26		2	 	 							+	
KTD.KD.2190 KTD.KD.2200	Prepare/submit Asset Date Deliverables for Section 11 Prepare/submit Asset Date Deliverables for Section 12	60 60	60d 60d	0d 0d	28-Dec-23 28-Jul-24	25-Feb-24 25-Sep-24	02-May-26 02-May-26	30-Jun-26 30-Jun-26		2										
KTD.KD.2200	Prepare/submit Asset Date Deliverables for Section 12 Prepare/submit Asset Date Deliverables for Section 13	60	60d	0d	02-May-25	30-Jun-25	02-May-20	30-Jun-26		2										
	IEERING SHCEME DROP-OFF SCHEDULE	833			31-Jul-20	10-Nov-22	31-Jul-20	10-Nov-22		2	-						++++		 • • · · ·	
KTD.VE.1000	Review/prepare/submit VE scheme for permanent concrete segment for Pedestrian Subway SB-01	153	96d	0d	31-Jul-20	30-Dec-20	31-Jul-20	30-Dec-20	0	2	┝╈═┥									
KTD.VE.1010	Review/prepare/submit VE scheme for alternative alignment for Pedestrian Subway SB-01	165	133d	0d	31-Jul-20	11-Jan-21	31-Jul-20	11-Jan-21	0	2	┟╧┛									
KTD.VE.1020	Review/prepare/submit VE scheme for pilling arrangement for new pier of existing Bridge K73	431	426d	0d	01-Aug-20	05-Oct-21	01-Aug-20	05-Oct-21	0	2									+	
KTD.VE.1020	Review/prepare/submit VE scheme for pilling arrangement for abutment of Slip Road S14	832	752d	0d	01-Aug-20 01-Aug-20	10-Nov-22	01-Aug-20	10-Nov-22	_	2	┟┿┙				_					
KTD.VE.1030	Review/prepare/submit VE scheme for piling arrangement for lift shaft of KS10	627	766d	0d	01-Aug-20	19-Apr-22	01-Aug-20	19-Apr-22	0	2	┟╧┻┛									
KTD.VE.1040	Review/prepare/submit VE scheme for piling arrangement for lift shaft and staircase of LW-02	677	288d		31-Jul-20	07-Jun-22	31-Jul-20	07-Jun-22				 -					- 1 C			
KID.VE.1000		0//	2000	Od	JI-JUI-ZU	ur-Jun-22	J 1-JUI-ZU	UT-JUN-22	0	2										
🔻 🔻 Mile	estone Planned W	ED/2	2018	/05 K	(ai Tak I	Develor	oment - S	Stage 5	B Inf	rastr	uctu	re W	orks	s at t	he F	orme	er No	rth Ap	ron Are	a
🔻 🔻 Criti	estone Planned W cal Milestone Summary Summary	2011						•								v				~
Criti	cal Work							WORK	3 P	RUG	RAN									

Build King – STEC Joint Venture

WORKS PROGRAMME (Page 2 of 5)



0.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1	ENERAL AND PRELIN TD.GW.1000 General and TD.GW.1010 Construction TD.GW.1020 Prepare/subin TD.GW.1030 Design/subin TD.GW.1040 Construct for TD.GW.1040 Construct for TD.GW.1050 Tree Survey TD.GW.1050 Tree Survey TD.GW.1050 Tree felling v TD.GW.1060 Tree felling v TD.GW.1070 Protection to DNSTRUCTION OF PI EDESTRIAN SUBWAY 3 CTD.SB.1000 Liaison/coord CTD.SB.1020 Installation of CTD.SB.1030 Construction CTD.SB.1040 Implementation CTD.SB.1050 Installation of CTD.SB.1060 Construction CTD.SB.1060 Construction CTD.SB.1060 Construction	IIINARY WORKS preliminary works (inclu site formation, site set-up, access, temp drain. sys, ground investigation and etc) maintenance and removal of ICA, EVA, Crowd Dispersal Route and other temporary access nit site arrangement plan (inclu hoarding, project sign board and security arrangement) ti/approval site layout plan and Contractor's site accommodation using MiC method ndation and erect Contractor's site accommodation vey report and tree felling application orks retained trees and tree transplating works EDESTRIAN SUBWAY SB-01 SB-01 UNDER PERE AND PROPOSED ROAD D1 USING CUT AND COVER METHOD inate with utility and service undertakings on diversion works (including CLP, DCS work and etc.) nstall protect/support system for existing underground utilities and services (incl 132kV and 400kV cables)	1708 1200 1383 13 44 76 27 120 60 234 1518 1138	1383d 13d 30d 62d 27d 120d 53d	0d 0d 14d 14d 0d	31-Jul-20 31-Jul-20 31-Jul-20 31-Jul-20 13-Aug-20	03-Apr-25 22-Aug-24 03-Apr-25 12-Aug-20 25-Sep-20	01-Aug-20 07-Jun-21 17-Oct-20 01-Aug-20	30-Jun-26 30-Jun-25 30-Jun-25	453 248 65	1 1 2									
22010 Over an and over subsect weak weak subsect weak subsect weak weak subsect weak subs	ID. GW. 1000 General and ID. GW. 1010 Construction ID. GW. 1020 Prepare/sub ID. GW. 1030 Design/subm ID. GW. 1030 Design/subm ID. GW. 1040 Construct for ID. GW. 1050 Tree Survey ID. GW. 1055 Initial tree su ID. GW. 1055 Initial tree su ID. GW. 1050 Tree felling v ID. GW. 1070 Protection to ONSTRUCTION OF PI EDESTRIAN SUBWAY CTD. SB. 1000 Liaison/coord CTD. SB. 1010 Expose and id CTD. SB. 1020 Installation of CTD. SB. 1040 Implementati CTD. SB. 1050 Installalion of CTD. SB. 1060 Construction CTD. SB. 1070 Backfilling for	preliminary works (inclu site formation, site set-up, access, temp drain. sys, ground investigation and etc) maintenance and removal of ICA, EVA, Crowd Dispersal Route and other temporary access nit site arrangement plan (inclu hoarding, project sign board and security arrangement) ti/approval site layout plan and Contractor's site accommodation using MiC method ndation and erect Contractor's site accommodation vey report and tree felling application orks retained trees and tree transplating works EDESTRIAN SUBWAY SB-01 SB-01 UNDER PERE AND PROPOSED ROAD D1 USING CUT AND COVER METHOD inate with utility and service undertakings on diversion works (including CLP, DCS work and etc.) nstall protect/support system for existing underground utilities and services (ind 132kV and 400kV cables)	1200 1383 13 44 76 27 120 60 234 234 1518 1138	1383d 13d 30d 62d 27d 120d 53d	0d 0d 14d 14d 0d	31-Jul-20 31-Jul-20 31-Jul-20 13-Aug-20	22-Aug-24 03-Apr-25 12-Aug-20 25-Sep-20	07-Jun-21 17-Oct-20 01-Aug-20	30-Jun-25 30-Jun-25	248 65	1 1 2									
1000000000000000000000000000000000000	TD.GW.1010 Construction TD.GW.1020 Prepare/subination TD.GW.1030 Design/subination TD.GW.1030 Design/subination TD.GW.1040 Construct for TD.GW.1050 Tree Survey TD.GW.1050 Tree Survey TD.GW.1050 Tree felling v TD.GW.1050 Protection to DNSTRUCTION OF PI EDESTRIAN SUBWAY CTD.SB.1000 Liaison/coord CTD.SB.1020 Installation of CTD.SB.1030 Construction CTD.SB.1040 Implementation CTD.SB.1050 Installation of CTD.SB.1060 Construction	maintenance and removal of ICA, EVA, Crowd Dispersal Route and other temporary access hit site arrangement plan (inclu hoarding, project sign board and security arrangement) t/approval site layout plan and Contractor's site accommodation using MiC method ndation and erect Contractor's site accommodation vey report and tree felling application orks retained trees and tree transplating works EDESTRIAN SUBWAY SB-01 SB-01 UNDER PERE AND PROPOSED ROAD D1 USING CUT AND COVER METHOD inate with utility and service undertakings on diversion works (including CLP, DCS work and etc.) nstall protect/support system for existing underground utilities and services (incl 132kV and 400kV cables)	1383 13 44 76 27 120 60 234 1518 1138	1383d 13d 30d 62d 27d 120d 53d	0d 0d 14d 14d 0d	31-Jul-20 31-Jul-20 13-Aug-20	03-Apr-25 12-Aug-20 25-Sep-20	17-Oct-20 01-Aug-20	30-Jun-25	65	1									
202000 Annotabel interaction structure	TD.GW.1020 Prepare/sub TD.GW.1030 Design/subm TD.GW.1040 Construct for TD.GW.1050 Tree Survey TD.GW.1050 Tree Survey TD.GW.1050 Tree felling v TD.GW.1050 Tree felling v TD.GW.1050 Protection to ONSTRUCTION OF PI EDESTRIAN SUBWAY CTD.SB.1000 Liaison/coord CTD.SB.1010 Expose and CTD.SB.1030 Construction CTD.SB.1040 Implementati CTD.SB.1050 Installation of CTD.SB.1060 Construction CTD.SB.1060 Construction	hit site arrangement plan (inclu hoarding, project sign board and security arrangement) ti/approval site layout plan and Contractor's site accommodation using MiC method indation and erect Contractor's site accommodation vey report and tree felling application orks retained trees and tree transplating works EDESTRIAN SUBWAY SB-01 SB-01 UNDER PERE AND PROPOSED ROAD D1 USING CUT AND COVER METHOD inate with utility and service undertakings on diversion works (including CLP, DCS work and etc.) nstall protect/support system for existing underground utilities and services (incl 132kV and 400kV cables)	13 44 76 27 120 60 234 1518 1138	13d 30d 62d 27d 120d 53d	0d 14d 14d 0d	31-Jul-20 13-Aug-20	12-Aug-20 25-Sep-20	01-Aug-20			2	•						1 1		
270000 Subscripting of Charles & Subscripting of Charles	TD.GW.1030 Design/subm TD.GW.1040 Construct for TD.GW.1050 Tree Survey TD.GW.1050 Tree Survey TD.GW.1050 Initial tree su TD.GW.1055 Initial tree su TD.GW.1050 Tree felling v TD.GW.1070 Protection to DNSTRUCTION OF PI EDESTRIAN SUBWAY KTD.SB.1000 Liaison/coord KTD.SB.1010 Expose and KTD.SB.1020 Installation of KTD.SB.1030 Construction KTD.SB.1040 Implementati KTD.SB.1050 Installation of KTD.SB.1060 Construction	t/approval site layout plan and Contractor's site accommodation using MiC method ndation and erect Contractor's site accommodation vey report and tree felling application orks retained trees and tree transplating works EDESTRIAN SUBWAY SB-01 SB-01 UNDER PERE AND PROPOSED ROAD D1 USING CUT AND COVER METHOD inate with utility and service undertakings on diversion works (including CLP, DCS work and etc.) nstall protect/support system for existing underground utilities and services (incl 132kV and 400kV cables)	76 27 120 60 234 1518 1138	30d 62d 27d 120d 53d	14d 14d 0d	13-Aug-20	25-Sep-20	-										<pre>{ : :</pre>		
Bit Mathematic Mathematimatic Mathmater Mathmater Mathematic Mathematic Mathematic Mathem	TD.GW.1050 Tree Survey TD.GW.1055 Initial tree su TD.GW.1055 Initial tree su TD.GW.1060 Tree felling v TD.GW.1070 Protection to DNSTRUCTION OF PI EDESTRIAN SUBWAY CTD.SB.1000 Liaison/coord CTD.SB.1010 Expose and CTD.SB.1020 Installation of CTD.SB.1030 Construction CTD.SB.1040 Implementati CTD.SB.1050 Installation of CTD.SB.1060 Construction CTD.SB.1070 Backfilling for	vey report and tree felling application orks retained trees and tree transplating works EDESTRIAN SUBWAY SB-01 SB-01 UNDER PERE AND PROPOSED ROAD D1 USING CUT AND COVER METHOD inate with utility and service undertakings on diversion works (including CLP, DCS work and etc.) nstall protect/support system for existing underground utilities and services (incl 132kV and 400kV cables)	27 120 60 234 1518 1138	27d 120d 53d	Od	26-Sep-20		14-Aug-20	26-Sep-20	1	2	-								
Decke Number of the second intervence of the second inte	TD.GW.1055 Initial tree su TD.GW.1050 Tree felling v TD.GW.1060 Tree felling v TD.GW.1070 Protection to DNSTRUCTION OF PI EDESTRIAN SUBWAY KTD.SB.1000 Liaison/coord KTD.SB.1010 Expose and KTD.SB.1020 Installation of KTD.SB.1030 Construction KTD.SB.1040 Implementati KTD.SB.1050 Installation of KTD.SB.1060 Construction KTD.SB.1070 Backfilling for	orks retained trees and tree transplating works DESTRIAN SUBWAY SB-01 SB-01 UNDER PERE AND PROPOSED ROAD D1 USING CUT AND COVER METHOD inate with utility and service undertakings on diversion works (including CLP, DCS work and etc.) nstall protect/support system for existing underground utilities and services (incl 132kV and 400kV cables)	120 60 234 1518 1138	120d 53d			29-Dec-20	03-Apr-26	30-Jun-26	1630	1	-								
Decke Number of the second intervence of the second inte	TD.GW.1060 Tree felling v TD.GW.1070 Protection to DNSTRUCTION OF PI EDESTRIAN SUBWAY (TD.SB.1000 Liaison/coord (TD.SB.1010 Expose and (TD.SB.1020 Installation of (TD.SB.1030 Construction (TD.SB.1040 Implementati (TD.SB.1050 Installation of (TD.SB.1060 Construction (TD.SB.1070 Backfilling for	orks retained trees and tree transplating works DESTRIAN SUBWAY SB-01 SB-01 UNDER PERE AND PROPOSED ROAD D1 USING CUT AND COVER METHOD inate with utility and service undertakings on diversion works (including CLP, DCS work and etc.) nstall protect/support system for existing underground utilities and services (incl 132kV and 400kV cables)	60 234 1518 1138	53d	60	31-Jul-20	26-Aug-20	01-Aug-20			2	9								
Decke Number of the second intervence of the second inte	TD.GW.1070 Protection to DNSTRUCTION OF PI EDESTRIAN SUBWAY (TD.SB.1000 Liaison/coord (TD.SB.1010 Expose and i (TD.SB.1020 Installation of (TD.SB.1030 Construction (TD.SB.1040 Implementati (TD.SB.1050 Installation of (TD.SB.1060 Construction (TD.SB.1070 Backfilling for (TD.SB.1070 Backfilling for (TD.SB.1070 State)	retained trees and tree transplating works DESTRIAN SUBWAY SB-01 SB-01 UNDER PERE AND PROPOSED ROAD D1 USING CUT AND COVER METHOD inate with utility and service undertakings on diversion works (including CLP, DCS work and etc.) nstall protect/support system for existing underground utilities and services (incl 132kV and 400kV cables)	234 1518 1138								2									
Det The Concept of the Control of t	CONSTRUCTION OF PI EDESTRIAN SUBWAY CTD.SB.1000 Liaison/coord CTD.SB.1010 Expose and it CTD.SB.1020 Installation of CTD.SB.1030 Construction CTD.SB.1040 Implementati CTD.SB.1050 Installation of CTD.SB.1050 Installation of CTD.SB.1060 Construction CTD.SB.1070 Backfilling for	EDESTRIAN SUBWAY SB-01 SB-01 UNDER PERE AND PROPOSED ROAD D1 USING CUT AND COVER METHOD inate with utility and service undertakings on diversion works (including CLP, DCS work and etc.) nstall protect/support system for existing underground utilities and services (incl 132kV and 400kV cables)	1518 1138								1									
Description Description <thdescription< th=""> <thdescription< th=""></thdescription<></thdescription<>	EDESTRIAN SUBWAY KTD.SB.1000 Liaison/coord KTD.SB.1010 Expose and i KTD.SB.1020 Installation of KTD.SB.1030 Construction KTD.SB.1040 Implementati KTD.SB.1050 Installation of KTD.SB.1050 Installation of KTD.SB.1050 Installation of KTD.SB.1060 Construction KTD.SB.1070 Backfilling for	SB-01 UNDER PERE AND PROPOSED ROAD D1 USING CUT AND COVER METHOD inate with utility and service undertakings on diversion works (including CLP, DCS work and etc.) nstall protect/support system for existing underground utilities and services (incl 132kV and 400kV cables)	1138	2000	260						1					_	_			
10.000 model and enclosed control and enclosed	KTD.SB.1000 Liaison/coord KTD.SB.1010 Expose and i KTD.SB.1020 Installation of KTD.SB.1030 Construction KTD.SB.1040 Implementati KTD.SB.1050 Installation of KTD.SB.1050 Installation of KTD.SB.1050 Installation of KTD.SB.1060 Construction KTD.SB.1070 Backfilling for	inate with utility and service undertakings on diversion works (including CLP, DCS work and etc.) nstall protect/support system for existing underground utilities and services (incl 132kV and 400kV cables)																		
Description Description <thdescription< th=""> <thdescription< th=""></thdescription<></thdescription<>	KTD.SB.1010 Expose and i KTD.SB.1020 Installation of KTD.SB.1030 Construction KTD.SB.1040 Implementati KTD.SB.1050 Installation of KTD.SB.1050 Installation of KTD.SB.1060 Construction KTD.SB.1060 Construction KTD.SB.1070 Backfilling for	nstall protect/support system for existing underground utilities and services (incl 132kV and 400kV cables)		180d	D0						2									
The Marke indust marke is fundamentation of action for figure (and a	KTD.SB.1020 Installation of Construction KTD.SB.1030 Construction KTD.SB.1040 Implementati KTD.SB.1050 Installation of KTD.SB.1050 Construction KTD.SB.1060 Construction KTD.SB.1060 Construction KTD.SB.1070 Backfilling for										1				-		-	1 +		
00.0000 Contractor under each of ALL sector data on (ALL Sector) 00	KTD.SB.1040 Implementati KTD.SB.1050 Installation of KTD.SB.1060 Construction KTD.SB.1070 Backfilling for										1		▋᠄୳ᆯ							
1000000 Instanto di la di la finga figia di la finga di	KTD.SB.1050 Installation of KTD.SB.1060 Construction KTD.SB.1070 Backfilling for	of road diversion for PERE westbound diversion (TTA Scheme B1)	89	75d	14d	08-May-21	23-Aug-21	08-May-21		0	1			4						
DBD 000 Converties of Conv	Construction Construction CTD.SB.1060 Backfilling for	on of traffic diversion for PERE westbound	0	0d	0d		23-Aug-21		23-Aug-21	0	1					7				
The Model Model Set is the Mathematican Mathematim Mathematim Mathematican Mathematican Mathematican Mat	TD.SB.1070 Backfilling for	ELS and excavation for South Shaft at Proposed Road D1	104	132d	12d	26-May-22	28-Sep-22	26-May-22	28-Sep-22	0	1								-	-
113.10.10.10.10.10.10.10.10.10.10.10.10.10.	v				12d			· ·			1								·····	-
Contract and any of the Max An Orden Calcer State Nation 2 44 45 45 45.00 36.00 40.000 <		· · ·																		
11101 100 Construct or conduction of the float TTL Solvers All Los uniques of Log March and Los uniques and Log March and Los Los Log March All Los Uniques and Log March and Los Los Log March All Los Uniques and Log March and Los				130d	26d						1									
113.11 M Database density in sequence and the low part of the low of the lo				164	64						-	-								
10.10.11 m making participant on a date pla them have the field of the second of t													F-							
T100 T100 Convolution and decision from data allow data based on the based the based thas the based the based thas the based tha										-					F					
100 110 1							•					+++					-	++++		
Dist of power of power with the full at b Ps and the first at b Ps and the firs											1									
100 mont generator and threads 0 bint PER of websame 7 44 8 70000 00000 0 1 100 mont generator and threads 0 bint PER of websame 6 4 70000 300000 0 1 100 mont generator and threads 0 bint PER of websame 6 4 4 70000 204000 204000 0 1 100 mont generator and threads 0 bint PER of websame 6 4 400000 204000 204000 204000 0 1 100 mont generator and threads 0 bint PER of websame 6 4 400000 204000 204000 204000 0 1 100 mont generator and threads 0 bint PER of Websame 6 4 400000 4 400000 4 4000000 4 40000000 4 40000000 40000000 4 400000000 4 4000000000000000000000000000000000000	TD.SB.1140 Ground impr	vement works at North Shaft at Sa Po Road for RTBM drive-in	26	24d	2d	26-Feb-22	28-Mar-22	12-Apr-22	17-May-22	37	1							-		
1000000000000000000000000000000000000	TD.SB.1150 Installation of	ELS and excavation for Intermediate Shaft at PERE westbound and tunneling setup	78	72d	6d	24-Aug-21	25-Nov-21	24-Aug-21	25-Nov-21	0	1					-				
Den 1 Head is a local of the second of the CM and electron of the CM and electron of the CM and electron of the control of the CM and electron of the CM and elect	TD.SB.1160 Ground impr	vement works at Intermediate Shaft at PERE westbound for break-in	27	24d	3d	27-Nov-21	30-Dec-21	27-Nov-21	30-Dec-21	0	1						4			
Dia Hunding of FUNA waters also Products for Dia You Di	TD.SB.1170 Conduct seis	nic geophysical survey for PERE and other site investigation works	26	24d	2d	31-Dec-21	31-Jan-22	25-Feb-22	26-Mar-22	44	1						-			
19.00 Starting of TBM and mund is not learn obtained PEEL webboard 44 45 45 44 44 45 44 54.04/2 54.04/2 1	TD.SB.1180 Mobilization,	assembly and SAT of RTBM at Intermediate Shaft at PERE westbound	70	64d	6d	31-Dec-21	26-Mar-22	31-Dec-21	26-Mar-22	0	1						-			1
The NUMB of Mathematican Marked Forder Scatter Marked Ma	TD.SB.1190 Launching of	TBM towards North Shaft at Sa Po Road from CH57 to CH17 (38m, 1.5m/day)	60	48d	12d	27-Mar-22	25-May-22	27-Mar-22	25-May-22	0	2							╘╼╧	-	
103 & 120	TD.SB.1200 Dismantling	f RTBM and removal from Intermediate Shaft at PERE westbound	54	52d	2d	26-May-22	29-Jul-22	26-May-22	29-Jul-22	0	1								-	
103.8 120 Baskfirg for thermodule 3 bend at PERE westbound 4 40 64 64 158-p22 694-bv22 0 1	TD.SB.1210 Installation of	horizontal pipe pile and excavation from CH14 to CH17 (74nos HPP, 270m3 exca)	43	37d	6d	26-May-22	16-Jul-22	26-May-22	16-Jul-22	0	1						-	T	-	1
10.88 1/2 Particle Provide Profile Profi	TD.SB.1220 Construction	of RC structure at Intermediate Shaft at PERE westbound from CH57 to CH67	36	30d	6d	30-Jul-22	09-Sep-22	30-Jul-22	09-Sep-22	0	1								╞╼╤	1
10:88: 20 Conductor of Nothery at Name 10:80: 20 Solution of Name 10:80: 20 <	TD.SB.1230 Backfilling for	Intermediate Shaft at PERE westbound and reinstatement of existing road at PERE westbound	48	42d	6d	13-Sep-22	09-Nov-22	13-Sep-22	09-Nov-22	0	1								-	–
TDB 81/60 Budding Var Mc1 Sub at Sa Park 0			-								1								_	7
100.81.200 100.81.200 <td></td> <td></td> <td></td> <td></td> <td>-</td> <td></td> <td></td> <td></td> <td></td> <td>-</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>1</td>					-					-										1
T103 N1 20 Construction of relations: A Ministration and substitling 71 64 164 22.49 23.79x-23 27.59x-23 27.59x-24 0 1 T103 N1 20 Particle of Teleholds: A Ministration and substitling 221 2004 24 28.59x-24 28.59x-24 0 1 <											1									
T103 N : 200 214 200 214 200 214 200 23 25% 24 0 1 <						•	· ·	Ū			1									
TDB 81:00 Plenet Completing Sch01 (Pleated to Saudon 12) 0											1									
DNSTRUCTION OF ELEVATED WALKWAY LW-02 1151/2 25 - 95 - 92 0 - 1 1 <td></td> <td></td> <td></td> <td></td> <td></td> <td>20-000-20</td> <td></td> <td>20-000-20</td> <td>· · ·</td> <td></td> <td>1</td> <td></td> <td></td> <td></td> <td>-</td> <td></td> <td>-</td> <td></td> <td></td> <td>-</td>						20-000-20		20-000-20	· · ·		1				-		-			-
IFER 1 206 // New-20 24.Jul 21 07.New-20 24.Jul 21 07.New-20 1 IDL W1006 Pine-diffing works (2 nos. 1 rig) 35 336 24 07.New-20						31-Jul-20		07-Nov-20	-					+++			+	+++	_	
TDL W1080 Pse-dilling works for hore dp les (2xos, 2200 dia x 7m, 1 rig) 85 334 24 07 Nev-20 17 Dex-20 0 1 TDL W1080 Pling works for hore dp les (2xos, 2200 dia x 7m, 1 rig) 80 75 56 18-Dex-20 31-Mar-21 18-Dex-20 31-Mar-21 0 1 TDL W1090 Instantion CEL Standsweation for plic sap construction (72-Sim3 excs, 1 team) 65 534 12 07-May-20 24-Ju-21 0 1 TDL W1100 Instantion CEL Standsweation for plic sap construction (72-Sim3 excs, 1 team) 55 34 26 07-May-20 24-Ju-21 0 1 TDL W1100 Pling works for tomop exception spice construction (72-Sim3 excs, 1 team) 55 34 26 07-May-20 07-May-20 17-Du-20 15 1 TDL W1000 Pling works for tomop exception spice construction (72-Sim3 exc.) 55 34 26 20-Oct 20 30-May-20 07-May-20 17-Du-20 15 1 TDL W1000 Pling works for tomop previde spice construction (78-May, 21 54 14-Par(21 17-Par(22 04-May/21 54 14 2 1 17-Du-20 15 </td <td></td> <td></td> <td>206</td> <td></td> <td></td> <td>07-Nov-20</td> <td></td> <td></td> <td></td> <td></td> <td>1</td> <td></td> <td>┝┿┿</td> <td></td> <td></td> <td>,</td> <td></td> <td></td> <td></td> <td></td>			206			07-Nov-20					1		┝┿┿			,				
Pling works for bond piles (2ns. 2020dia x 7m. 1rg) 60 7d 61 8 Bace.20 9 1 Hae-21 9 Hace.20 1 Hae-21 0 Hada TDL W1100 Instalation of ELS and exavation for pile cap contumi (148m.3, 1 kam) 65 53 12d 0r Alay-21 0 Hay-21 0		orks (2 nos, 1 rig)		33d	2d					0	1						-			
TDLW.100 Instalation of ELS and execution for pile op construction (723 sm² exc., 1 team) 66 53d 12d 07.4mp-21 04.4mp-21 0 1 <td></td> <td>1</td> <td></td> <td>∦ ↓ ↓ ↓ ↓</td> <td>₩</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>											1		∦ ↓ ↓ ↓ ↓	₩						
ER 9 206 20-0c+20 07-Jul-21 07-Jul-21 15 1 DDLW 1000 Pie-difig works (2 nos, 1 rig) 35 33d 2d 20-0c+20 30-Hv-20 17-Bv-20 15 1 DLW 1000 Pie-difig works (2 nos, 1 rig) 55 33d 2d 20-0c+20 30-Hv-20 17-Bv-20 15 1 DLW 1000 Instalation of ELS and excavation for pie cap onstruction (\$20-5m3 exc., 1 team) 26 2d 4d 11-Har-21 01-Apr-21 06-Hay-21 15 1 DLW 1000 Construction of RC structure (pie cap & pie column) (\$20-5m3 exc., 1 team) 25 2d 4d 11-Har-21 01-Apr-21 06-Hay-21 15 1 DLW 1000 Construction of RC structure (pie cap & pie column) (\$20-5m3 exc., 1 team) 22 4d 104 01-Apr-21 04-Ju-21 25-Ju-21 6d 2 DLW 1000 Pieserseing works 2d 2d 106 01-Apr-21 27-Le-12 7D 1 DLW 1000 Pieserseing works 2d 2d 06 04 31-Ju-20 06-Dic-12 27-He-21 27-Hu-21 24-Hu-2<	TD.LW.1100 Installation of	ELS and excavation for pile cap construction (273.5m3 exca, 1 team)	26	22d	4d	01-Apr-21	06-May-21	01-Apr-21	06-May-21	0	1			•	4					
IER 9 200 E-V30 07-Jul 21	TD.LW.1110 Construction	of RC structure (pile cap & pier column) (149m3, 1 team)	65	53d	12d	07-May-21	24-Jul-21	07-May-21		0	1			14	-	1				
TD LW.1010 Piling works for bored piles (2nos, 2200(ia x 67m, 1 rig)) 80 75d 5d 01-Dec 20 31-Mar-21 16-Dec 20 31-Mar-21 15 1 TD LW.1020 Instalation of ELS and excavation for pile cap construction (5205m3 exc., 1 team) 26 22d 4d 11-Mar-21 01-Mpr-21 07-Mar-21 05-Mar-21 15 1 TD LW.1030 Construction of RC structure (ile cap & pier column) (184m3, 1 team) 65 53d 12d 19-Apr-21 07-Mar-21 07-Mar-21 07-Mar-21 07-Mar-21 05-Mar-21 15 1 </td <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>_</td> <td>1</td> <td></td> <td></td> <td></td> <td>T</td> <td></td> <td></td> <td></td> <td></td> <td></td>										_	1				T					
TD LW.1020 Installation of ELS and excavation for pile cap construction (\$20.5m3 exca, 1 team) 26 22d 4d 11-Mar-21 01-Apr-21 06-May-21 15 1 TD LW.1020 Construction of RC structure (pile cap & pier column) (184m3, 1 team) 65 53d 12d 19-Apr-21 07-May-21 47-Jul-21 17-Ebz-22 04-Jun-21 13-Sep-22 08 DD LW.1040 Piling works for them, pre-bored H-piles (12 nos, 510dia x 69m, 2 ngs) 52 42d 10d 01-Apr-21 17-Ebz-22 04-Jun-21 13-Sep-22 08 0 DD LW.1040 Piling works for them, pre-bored H-piles (12 nos, 510dia x 69m, 2 ngs) 52 42d 10d 01-Apr-21 17-Ebz-22 04-Jun-21 22-May-24 0 1 DLW.1060 Instalation and execting temp, working platform 78 52d 26d 05-Jul-21 24-Jul-21 14-Jan-22 0 1 <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>1</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>											1									
D1.W.1030 Construction qRC structure (pile cap & pier column) (184m3, 1 team) 65 53d 12d 19-Apr-21 07-May-21 24-Jul-21 15 1 D0TBR/DGC (PIER 9TO PIER 10) 323	-	· · · · · · · · · · · · · · · · · · ·		75d	5d	01-Dec-20	10-Mar-21	18-Dec-20	31-Mar-21	15	1			#						
DOTBRIDGE (PIER 9TO PIER 10) 323 Image: Construction of Apr-21 17.Feb-22 04.Jun-21 13.Sep-22 208 Image: Construction of Apr-21 21.W1-21 13.Sep-22 208 Image: Construction of Apr-21 22.Way-21 04.Jun-21 23.Sep-22 208 Image: Construction of Apr-21 24.Way-21 04.Jun-21 25.Jul-21 64 2 DLW.1000 Instalation and erecting temp, working platform 78 524 260 26.Jul-21 27.Otc12 0.4.Jun-21 25.Jul-21 0.4.Jun-21 0.4.Jun-22 0.4.Jun-21			26	22d	4d	11-Mar-21	17-Apr-21			15	1			17						
DLW.1040 Pling works for temp. pre-bored H-piles (12 nos, 610dia x 69m, 2 rigs) 52 42d 10d 01-Apr-21 25-Jul-21 25-Jul-21 64 2 DLW.1050 Instalation and erecting temp. working platform 78 52d 26d 26-Jul-21 25-Jul-21 25-Jul-21 0 1 DLW.1050 Onstruction of RC bridge structure (1079m3, 4 teams) 65 50d 15d 28-Oct-21 14-Jan-22 28-Oct-21 14-Jan-22 18-Ball 166 1 DLW.1070 Prestressing works 26 26d 04 15Jul-20 06-Oct-21 21-Aspc-22 168 1 DLW.1120 Liaison/coordinate with adjacent project for TTA arrangement 90 90d 0d 31-Jul-20 28-Oct-20 27-Feb-21 27-May-21 211 2 1			65	53d	12d	19-Apr-21	07-Jul-21	07-May-21	24-Jul-21	15	1			<u> </u> \+ q						
TDLW.1050 Instalation and erecting temp. working platform 78 52d 26d 26-Jul-21 27-Oct-21 0 1 TDLW.1060 Construction of RC bridge structure (1079m3, 4 teams) 65 50d 15d 28-Oct-21 14-Jan-22 28-Oct-21 14-Jan-22 0 1 TDLW.1070 Prestressing works 26 26d 0d 15-Jan-22 17-Feb-22 12-Aug-22 13-Sep-22 168 1 ER 11 433 V 31-Jul-20 06-Oct-21 27-Feb-21 29-Mar-22 17 27 1 2 2	•	•																•		
TDLW:1060 Construction of RC bridge structure (1079m3, 4 teams) 65 50d 15d 28-Oct-21 14-Jan-22 28-Oct-21 14-Jan-22 0 1 TDLW:1070 Prestressing works 26 26d 0d 15-Jan-22 17.Feb-22 12-Aug-22 13-Sep-22 168 1 ER 11 433 433 31-Jul-20 06-Oct-21 27.Feb-21 29.Mar-22 174 1 TDLW:1120 Liaison/continate with adjacent project for TTA arrangement 90 90d 0d 31-Jul-20 28-Oct-20 27.Feb-21 29.Mar-22 174 1 TDLW:1120 Initiason/continate with adjacent project for TTA arrangement 90 90d 0d 31-Jul-20 28-Oct-20 27.Hay-21 112 21 2 TDLW:1140 Inepernetation of TTA Pre-drilling works (A nos, 1 rig) 7d 0d 18-Nov-20 23-Jul-21 14-Jan-22 24-Jul-21 142 1 TDLW:1150 Piling works for bored piles (Anos, 1800dia x 78m, 1 rig) 112 100d 12d 25-Jul-21 18-Jun-21 26-Jul-21 14-Jun-22 24-Jul-21 142 1 <							-				2									
TDLW.1070 Prestressing works 26 26 0d 15-Jan-22 17-Feb-22 12-Aug-22 13-Sep-22 168 1 ER 11 433 433 31-Jul-20 06-Oct-21 27-Feb-21 29-Mar-22 174 174 TDLW.1120 Liaison/coordinate with adjacent project for TTA arrangement 90 90d 0d 31-Jul-20 28-Oct-20 27-Feb-21 27-May-21 211 2 TDLW.1130 Implementation of TTA 7 7d 0d 18-Nov-20 25-Nov-20 20-Mar-22 142 1 TDLW.1130 Implementation of TTA 7 7d 0d 18-Nov-20 25-Nov-20 20-Mar-21 24-Jul-21 142 1 TDLW.1140 Pre-dilling works (4 nos, 1rig) 48 46d 2d 2e-Nov-20 23-Jan-21 28-May-21 24-Jul-21 142 1 TDLW.1150 Piling works for bored piles (4nos, 1800dia x 78m, 1 rig) 112 100d 12d 25-Jul-21 06-Oct-21 142 1 TDLW.1160 Instalation of ELS and excavation for pile cap construction (319.9m3 exca, 1 team) 26 53d 12											1		.		ļľ		<u> </u>			
ER 11 433 v 433 v 31-Jul-20 06-Oct-21 27-Feb-21 29-Mar-22 174 v TDLW.1120 Liaison/coordinate with adjacent project for TTA arrangement 90 90d 0d 31-Jul-20 28-Oct-20 27-Feb-21 27-May-21 211 2 TDLW.1130 implementation of TTA 7 7d 0d 18-Nov-20 25-Nov-20 20-May-21 27-May-21 142 1 <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>1</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>											1									
DLW.1120 Liaison/coordinate with adjacent project for TTA arrangement 90 90 0d 31-Jul-20 28-Oct-20 27-Feb-21 27-May-21 21 2 TD.LW.1130 Implementation of TTA 77 7d 0d 18-Nov-20 25-Nov-20 20-May-21 27-May-21 142 1 TD.LW.1130 Implementation of TTA 7 7d 0d 18-Nov-20 25-Nov-20 20-May-21 24-Jul-21 142 1 TD.LW.1140 Pre-driling works (4 nos, 1 rig) 48 46d 2d 26-Nov-20 23-Jan-21 18-Jun-21 26-Jul-21 142 1 <t< td=""><td></td><td>WUIRS</td><td></td><td>260</td><td>Ud</td><td></td><td></td><td>-</td><td></td><td></td><td>1</td><td></td><td>▋┷┶</td><td>44</td><td><u> </u></td><td></td><td></td><td>1</td><td></td><td></td></t<>		WUIRS		260	Ud			-			1		▋┷┶	44	<u> </u>			1		
TDLW.1130 Implementation of TTA T Td Od 18-Nov-20 25-Nov-20 20-May-21 24/2 1 TDLW.1140 Pre-driling works (4 nos, 1 rig) 48 46d 2d 26-Nov-20 23-Jan-21 28-May-21 24-Jul-21 142 1 TDLW.1140 Pre-driling works (4 nos, 1 rig) 112 100d 12d 25-Jan-21 18-Jun-21 26-Jul-21 06-Dec-21 142 1 TDLW.1150 Pliing works for bored piles (4nos, 1800dia x 78m, 1 rig) 112 100d 12d 25-Jan-21 18-Jun-21 26-Jul-21 06-Dec-21 142 1 TDLW.1160 Installation of ELS and excavation for pile cap construction (319.9m3 exca, 1 team) 26 22d 4d 19-Jun-21 20-Jul-21 07-Dec-21 08-Jan-22 142 1 TDLW.1170 Construction of RC structure (pile cap & pier column) (138m3, 1 team) 65 53d 12d 21-Jul-21 06-Oct-21 10-Jan-22 29-Mar-22 142 1 TDLW.1180 Implementation of TTA for Concorde Road roundabout and erecting temp. working platform across carriageway 12 12d 0d 07-Oct-21 30-Mar-2		inate with adjacent project for TTA arrangement		904	ЬŪ						2				- 					
TD.LW.1140 Pre-driling works (4 nos, 1 rig) 48 46d 2d 26-Nov-20 23-Jan-21 28-May-21 24-Jul-21 142 1 TD.LW.1150 Pliing works for bored piles (4nos, 1800dia x 78m, 1 rig) 112 100d 12d 25-Jan-21 18-Jun-21 26-Jul-21 06-Dec-21 142 1 TD.LW.1160 Installation of ELS and excavation for pile cap construction (319.9m3 exca, 1 team) 26 22d 4d 19-Jun-21 20-Jul-21 07-Dec-21 08-Jan-22 142 1 TD.LW.1170 Construction of RC structure (pile cap & pier column) (138m3, 1 team) 65 53d 12d 21-Jul-21 06-Oct-21 10-Jan-22 29-Mar-22 142 1 ODTBRIDGE (PIER 10 TO PIER 11) 129 v 07-Oct-21 14-Mar-22 30-Mar-22 13-Sep-22 147 1 TD.LW.1180 Implementation of TTA for Concorde Road roundabout and erecting temp. working platform across carriageway 12 12d 0d 07-Oct-21 30-Mar-22 13-Apr-22 142 1 1 1 1 1 1 1 1 1 1 1 1 1 1											1									
TDLW.1150 Pliing works for bored piles (4nos, 1800dia x 78m, 1 rig) 112 100d 12d 25-Jan-21 18-Jun-21 26-Jul-21 06-Dec-21 142 1 TDLW.1160 Installation of ELS and excavation for pile cap construction (319.9m3 exca, 1 team) 26 22d 4d 19-Jun-21 20-Jul-21 07-Dec-21 142 1 TDLW.1170 Construction of RC structure (pile cap & pier column) (138m3, 1 team) 65 53d 12d 21-Jul-21 06-Oct-21 10-Jan-22 29-Mar-22 142 1 ODTBRIDGE (PIER 10 TO PIER 11) 129 v v 07-Oct-21 14-Mar-22 30-Mar-22 13-Sep-22 147 1 TDLW.1180 Implementation of TTA for Concorde Road roundabout and erecting temp. working platform across carriageway 12 12d 0d 07-Oct-21 31-Apr-22 13-Apr-22 142 1								-			1		Fill							
TDLW.160 Installation of ELS and excavation for pile cap construction (319.9m3 exca, 1 team) 26 22d 4d 19-Jun-21 20-Jul-21 07-Dec-21 142 1 TDLW.170 Construction of RC structure (pile cap & pier column) (138m3, 1 team) 65 53d 12d 21-Jul-21 06-Oct-21 10-Jan-22 29-Mar-22 142 1 OOTBRIDGE (PIER 10 TO PIER 11) 129 V 07-Oct-21 14-Mar-22 30-Mar-22 13-Sep-22 147 1 TDLW.1180 Implementation of TTA for Concorde Road roundabout and erecting temp. working platform across carriageway 12 12d 0d 07-Oct-21 30-Mar-22 13-Apr-22 142 1								-			1		1	-						
CTD.LW.1170 Construction of RC structure (pile cap & pier column) (138m3, 1 team) 65 53d 12d 21-Jul-21 10-Jan-22 29-Mar-22 142 1 OOTBRIDGE (PIER 10 TO PIER 11) 129 07-Oct-21 14-Mar-22 30-Mar-22 13-Sep-22 147 1 (TD.LW.1180 Implementation of TTA for Concorde Road roundabout and erecting temp. working platform across carriageway 12 12d 0d 07-Oct-21 10-Jan-22 13-Apr-22 142 1											1									
TD.LW.1180 Implementation of TTA for Concorde Road roundabout and erecting temp. working platform across carriageway 12 12d 0d 07-Oct-21 21-Oct-21 30-Mar-22 13-Apr-22 142 1				53d	12d				29-Mar-22	142	1				40					
	OOTBRIDGE (PIER 10	O PIER 11)	129			07-Oct-21	14-Mar-22	30-Mar-22	13-Sep-22	147	1					-		-		
	TD.LW.1180 Implementati	on of TTA for Concorde Road roundabout and erecting temp. working platform across carriageway	12	12d	Od	07-Oct-21	21-Oct-21	30-Mar-22	13-Apr-22	142	1					<u> </u>				
V Milestone Planned W / / / / / / / / / / / / / / / / /	✓ Milestone	Planned W																		
✓ Milestone Planned W ✓ Critical Milestone Summary							Develop	ment - C	Stage St	אזווו ס	astru	iciui	e wu	102	αιιί	IE FC				

(Page 3 of 5)

Build King – STEC Joint Venture

2023			u n			2	2024							•		20	25 J A S		2	026	
JJA	3		f	J	L. M		JJA	3		-	J		IVI	A	NI	J	JAS	טןאןט	JIIM	AM	J J
														,							
														٦							
			1																		
			 																		
	Ľ							Γ													
	ľ																				
			ŀ											••••							
•	٩.																				
			-	1				┝	,												
			T	Ī																	
			-	-																	
			ŀ	1										••••							
-	P			1							• • • •										
			L																		
								E	,				-								
	h	1																			
			-	-																	
													-								
			ſ																		
			ŀ	-																	
			-	-																	
			.								ļ			,							
		- -	1	1				:	Dei	dic	L						Christ	oko -		n	
		+	21		Date		Rev		Rev		10	n				I	Che C	cked	Ap GC	pro\ ?	/
					Ct-2		Rev								_		C		GC		_
					lov-2		Rev										C		GC		

Activity ID	Activity Name	Dur (d)	Ori. Dur	TRA	Early Start	Early Finish	Late Start	Late Finish	Total	Calendar	0	ſ		2021		_	2022	2		_
			(d)	(d)	-				Float			OND	JFM			NDJF	MAMJJ	ASO	NDJFM	AM
	Erecting temp. working platform at roadside	26	24d	2d	22-Oct-21 22-Nov-21	20-Nov-21	23-Apr-22	25-May-22	147	1										
	Construction of RC bridge structure (434m3, 2 teams) Prestressing works	65 26	65d 26d	0d 0d	12-Feb-22	11-Feb-22 14-Mar-22	26-May-22 12-Aug-22	11-Aug-22 13-Sep-22	147 147	1										
	(PIER 11 TO PIER 12)	122	200	ou	22-Oct-21	19-Mar-22	14-Apr-22	13-Sep-22		1					-	╋╋┷┿	▼			
	Implementation of TTA for Concorde Road roundabout and erecting temp. working platform across carriageway	12	12d	0d	22-Oct-21	04-Nov-21	14-Apr-22	30-Apr-22	142	1					-					
KTD.LW.1230	Erecting temp. working platform at roadside	26	24d	2d	05-Nov-21	04-Dec-21	03-May-22	02-Jun-22	142	1					┝					
KTD.LW.1240	Construction of RC bridge structure (311m3, 2 teams)	58	58d	0d	06-Dec-21	17-Feb-22	04-Jun-22	11-Aug-22	142	1										
KTD.LW.1250	Prestressing works and bearing installation works	26	26d	0d	18-Feb-22	19-Mar-22	12-Aug-22	13-Sep-22	142	1						-	۹			
	STAIR CASE, SOFT LANDSCAPING & OTHER WORKS	787			25-Jan-21	26-Sep-23	17-Nov-21	26-Sep-23	0	1										
	Pre-drilling works (6 nos, 2 rig)	48	46d	2d	25-Jan-21	24-Mar-21	17-Nov-21	14-Jan-22		1					-+					
	Piling works for pre-bored H-piles for PC1, PC2, PC3 and PC4 (19 nos, 610dia x 70m, 2 rigs)	78	72d	6d	15-Jan-22	23-Apr-22	15-Jan-22	23-Apr-22	0	1							7			
KTD.LW.1280	Installation of ELS and excavation for pile caps construction (PC1, PC2, PC3 and PC4, 379.1m3 exca, 1 team)	38	34d	4d	25-Apr-22	10-Jun-22	25-Apr-22	10-Jun-22	0	1							_			
KTD.LW.1290 KTD.LW.1300	Construction of RC structures (inclu. pile caps, pier column, lift shaft, staircase, etc.) Lift and other E&M installation, testing and commissioning	78 156	64d 144d	14d 12d	11-Jun-22 14-Sep-22	13-Sep-22 23-Mar-23	11-Jun-22 16-Nov-22	13-Sep-22 30-May-23	0 52	1										
KTD.LW.1300	Construction of roof, planter, landscape softworks, other facilities and ABWF works for whole walkway	208	182d	26d	14-Sep-22	30-May-23	14-Sep-22	30-May-23	0	1									L	-
	Planned Completion of Landscaped Elevated Walkway LW-02 (Related to Section 1)	0	0d	Od	11 000 22	30-May-23	11 000 22	30-May-23	0	1										F
	Advance Completion of Landscaped Elevated Walkway LW-02 to Specific Contract Completion Date (Section 1)	101	101d	0d	30-May-23	26-Sep-23	30-May-23	26-Sep-23	0	1					-					- F
CONSTRUCT	ION OF BOX CULVERT B1	364			31-Jul-20	29-Jul-21	20-Oct-20	29-Jul-21	0						•					
KTD.BC.1000	Prepare/submission of temporary EVA diversion scheme with SCL	60	60d	0d	31-Jul-20	28-Sep-20	02-Nov-20	31-Dec-20	94	2	اظ									
KTD.BC.1010	Consult/liaison/vetting/approval of temporary EVA diversion scheme with SCL	120	120d	0d	30-Aug-20	27-Dec-20	02-Dec-20	31-Mar-21	94	2	-									
BOX CULVER	T B1 (CHB1 364.584 TO CHB1 168.00)	225			20-Oct-20	29-Jul-21	13-Nov-20	29-Jul-21	0						7					
KTD.BC.1020	Installation of ELS and excavation for CHB1 364.584 to CHB1 348.00 (24m ELS, 523.8m3 exca, 2 team)	26	24d	2d	20-Oct-20	19-Nov-20	13-Nov-20	12-Dec-20	20	1										
KTD.BC.1030	Installation of ELS and excavation for CHB1 348.00 to CHB1 216.00 (12718m3, 2 teams)	78	72d	6d	02-Nov-20	03-Feb-21	25-Nov-20	02-Mar-21	20	1				,						
KTD.BC.1040	Construction of RC box culvert structure (1435m3, 4 teams)	78	74d	2d	05-Jan-21	16-Apr-21	28-Jan-21	11-May-21	20	1				· · · · · ·						
KTD.BC.1050	Backfiling from CHB1 364.584 to CHB1 216.00 (10043m3, 4 teams)	78	74d	2d	25-Mar-21	06-Jul-21	26-Apr-21	29-Jul-21	20	1										
KTD.BC.1060	Excavation for CHB1 216.00 to CHB1 168.00 by ELS/open-cut/other accepted method (4600m3, 2 teams) Construction of RC box culvert structure from CHB1 216.00 to CHB1 168.00 (370m3, 3 teams)	32 52	32d 48d	7d	01-Apr-21	13-May-21	01-Apr-21	13-May-21	0	1			L.							
KTD.BC.1070 KTD.BC.1080	Backfilling from CHB1 216.00 to CHB1 168.00 (3800m3, 4 teams)	52	400 48d	4d 4d	19-Apr-21 28-May-21	21-Jun-21 29-Jul-21	19-Apr-21 28-May-21	21-Jun-21 29-Jul-21	0	1										
	T B1 (CHB1 168.00 TO CH. 89.123)	225	-100	τu	20-Oct-20	29-Jul-21	20-0ct-20	29-Jul-21	0	1										
KTD.BC.1090	Installation of ELS and excavation for CHB1 115.392 to CHB1 168.00 (114m ELS, 3400m3 exca, 2 teams)	51	33d	6d	20-Oct-20	18-Dec-20	20-Oct-20	18-Dec-20	0	1										
KTD.BC.1095	Encounter CLP cables at CHB1 143.3 to CHB1 131.125 and removal by CLP	12	12d	0d	03-Nov-20	16-Nov-20	03-Nov-20	16-Nov-20	0	1										
KTD.BC.1100	Construction of RC box culvert structure for CHB1 115.392 to CHB1 168.00 (434m3, 2 teams)	78	78d	0d	28-Nov-20	05-Mar-21	28-Nov-20	05-Mar-21	0	1										
KTD.BC.1110	Backfilling from CHB1 168.00 to CHB1 115.392 and construct temporary diversion EVA with facilities (2374m3, 2 teams)	52	46d	6d	23-Jan-21	31-Mar-21	23-Jan-21	31-Mar-21	0	1										
KTD.BC.1120	Traffic diversion for MTRC EVA of SCL Station and SUA	0	0d	0d		31-Mar-21		31-Mar-21	0	1			7							
KTD.BC.1130	Installation of ELS and excavation for CHB1 115.392 to CHB1 89.123 (90m ELS, 1860m 3 exca, 2 teams)	29	26d	3d	01-Apr-21	10-May-21	01-Apr-21	10-May-21	0	1										
KTD.BC.1140	Construction of RC box culbert structure for CBB1 115.392 to CHB1 89.123 (236m3, 2 teams)	42	39d	3d	30-Apr-21	21-Jun-21	30-Apr-21	21-Jun-21	0	1				TE						
KTD.BC.1150	Temporary drain. diversion (inclu temporary connection works and breakthrough at upstream)	7	6d	1d	22-Jun-21	29-Jun-21	22-Jun-21	29-Jun-21	0	1				12		.				
KTD.BC.1160 KTD.BC.1170	Construct the remaining RC structure within existing box culvert and abandon the existing box culvert Permanent drain. diversion (inclu connection works at upstream)	18	18d 6d	0d 1d	30-Jun-21 22-Jul-21	21-Jul-21 29-Jul-21	30-Jun-21 22-Jul-21	21-Jul-21 29-Jul-21	0	1										
KTD.BC.1180	Backfilling from CHB1 115.392 to CHB1 89.123 (1050m3, 2 teams)	49	48d	4d	01-Jun-21	29-Jul-21	01-Jun-21	29-Jul-21	0	1						+				
	Planned Completion of Box Culvert B1 (Related to Section 8)	0	Od	0d	or our 21	29-Jul-21	or our 21	29-Jul-21	0	1					,					
	N OF EXISTING SUBWAY KS10	1129			24-Nov-20		24-Nov-20		0						+-	╡╋╋┿		_		-
	Liaison/coordinate with HyD structure/HyD lighting/EMSD and other utility and service undertakings	180	180d	0d	24-Nov-20	22-May-21	24-Nov-20	22-May-21	0	2		. ⊧ ⇔								
KTD.MS.1010	Pre-drilling works (1 no, 1 rig)	12	10d	2d	24-May-21	05-Jun-21	24-May-21	05-Jun-21	0	1	++++			۴Ľ						
KTD.MS.1020	Piling works for pre-bored H-piles (4 nos, 610dia x 75m, 1 rig)	48	42d	6d	07-Jun-21	03-Aug-21	07-Jun-21	03-Aug-21	0	1										
KTD.MS.1030	Installation of ELS for demolition of existing str. & construction of entrance at Road D1 (77m ELS, 900m3 exca, 1 teams)	39	33d	6d	04-Aug-21	17-Sep-21	04-Aug-21	17-Sep-21	0	1					-					
KTD.MS.1035	Demolition of existing subway structures (inclu. ramp and staircase)	78	64d	14d	18-Sep-21	21-Dec-21	18-Sep-21	21-Dec-21	0	1						†				
KTD.MS.1040	Construction of RC structures (inclu. lift shaft, staircase, pump house and etc.) (365m3, 1 team)	104	92d	12d	22-Dec-21	04-May-22	22-Dec-21	04-May-22	0	1										
KTD.MS.1045	Backfiling of ELS to ground level	78	64	14d	05-May-22	06-Aug-22	05-May-22	06-Aug-22	0	1						.				
KTD.MS.1050	Lift and other E&M installation, testing and commissioning	156	156d	0d	08-Aug-22	16-Feb-23	17-Feb-23	26-Aug-23		1										
KTD.MS.1060 KTD.MS.1070	Construction of roof, steelworks, other facilities and ABWF works Planned Completion of modification of existing Subway KS10 (Related to Section 3)	312 0	300d 0d	12d 0d	08-Aug-22	26-Aug-23	08-Aug-22	26-Aug-23	0	1										
KTD.MS.1070	Advance Completion of modification of existing Subway KS10 to Specific Contract Completion Date (Section 3)	100	178d	0d	28-Aug-23	26-Aug-23 27-Dec-23	28-Aug-23	26-Aug-23 27-Dec-23	0	1										
	ION OF DISTRICT COOLING SYSTEM WORKS (SUBJECTED TO EXCISION)	914	1700	Uu	27-Mar-21	26-Sep-23	20-Aug-23	26-Sep-23		1			- I +			╪┿┿		_		-
KTD.DCS.1000	Liaison/coordinate with utility and service undertakings on connection works of DCS works	180	180d	0d	27-Mar-21	22-Sep-21	22-Nov-21	20-May-22		2			L_							
	Installation of ELS and excavation and construction of DCS pipes from CH80 to CH145 (2 teams)	91	79d	12d	23-Sep-21	12-Jan-22	24-Apr-23	11-Aug-23		1					•					
KTD.DCS.1020	Backfilling for CH80 to CH145 (780m3, 2 teams)	39	33d	6d	13-Jan-22	02-Mar-22	12-Aug-23	26-Sep-23		1						4				
KTD.DCS.1030	Installation of ELS and excavation and construction of DCS pipes from CH170 to CH334 (2 teams)	208	194d	14d	23-Sep-21	09-Jun-22	21-May-22	01-Feb-23	192	1					╘╾╪══	++++	—			
KTD.DCS.1040	Backfilling for CH170 to CH334 (1900m3, 2 teams)	78	72d	6d	10-Jun-22	09-Sep-22	04-Mar-23	09-Jun-23	218	1							-			
KTD.DCS.1050	Installation of ELS and excavation of temporary pits for construction of DCS works from CH145 to CH170 (1 team)	78	66d	12d	10-Jun-22	09-Sep-22	02-Feb-23	09-May-23	192	1										
KTD.DCS.1060	Construction of chilled water pipes from CH145 to CH170 by trenchless method (inclu DAV and washout pit, 1 team)	78	64d	14d	13-Sep-22	14-Dec-22	10-May-23	11-Aug-23		1										
KTD.DCS.1070	Backfilling for temporary pits (900m3, 2 teams)	39	33d	6d	15-Dec-22	04-Feb-23	12-Aug-23	26-Sep-23	192	1									-	
KTD.DCS.1080	Installation of ELS and excavation and construction of DCS works from CH0 to CH80 (2 teams)	52	40d	12d	10-Jun-23	11-Aug-23	10-Jun-23	11-Aug-23	0	1										
KTD.DCS.1090	T&C of the installed DCS pipes before connection to existing DCS system	26	26d	0d	12-Aug-23	11-Sep-23	28-Aug-23	26-Sep-23	13	1	 					 				
	Backfilling for CH0 to CH80 (960m3, 2 teams)	39	33d	6d	12-Aug-23		12-Aug-23	26-Sep-23	0	1										
	Planned Completion of DCS works within Parts 1 and 1A (Related to Section 9)	0	0d	Od	21 1.1 00	26-Sep-23	21 1.1 20	26-Sep-23	0	1										
	I OF EXISTING SUBWAYS KS9 AND KS32	1153	205.1	6.2	31-Jul-20	26-Sep-23	31-Jul-20	26-Sep-23		0										
KTD.RS.1000 KTD.RS.1010	Liasion with UAP project and relevant departments for possession approval/consent Construction of shelter for subways KS9 and KS32	365 156	365d 130d	0d 26d	31-Jul-20 31-Jul-21	30-Jul-21 08-Feb-22	31-Jul-20 31-Jul-21	30-Jul-21 08-Feb-22	0	2						╧╧╧╤				
	Construction of steelworks, other facilities, E&M installation and ABWF works for KS9 and KS32								_	1										
KTD.RS.1020	CONSULCTION OF STREAMORKS, OTHER RECEIPTERS, EQUIVERSING AND ABAME MOLKS IN KRYS AND KRYS	156	1420	1240	03-Nov-21	17-May-22	03-Nov-21	17-May-22	0	I					-					

▼ Milestone
▼ Critical Milestone

Critical Work

Planned W...

Summary



ED/2018/05 Kai Tak Development - Stage 5B Infrastructure Works at the Former North Apron Area WORKS PROGRAMME (Page 4 of 5)

2023 JJAS		DJ	FM	2 A M ,	024 J J A	S	O N	D	J	F	M	A	M	20: J	25 JAS	OND	JFN	2026 A M	JJ
•																			
7																			
Ę																			
E -																			
╘╺																			
7																			
	Т	1	Date				Rev	isi	0	n					Che	cked	Ar	prov	/
		1 - A	ug-2	20	Revi	sio	on 1		_		_	_			С		G	2	
	1	0-C)ct-2	0	Revi										C		G		
	1	8-N	lov-2	20	Revi	sio	on 3							L	С		G	:	

Activity ID	Activity Name	Dur (d)	Ori. Dur (d)	TRA (d)	Early Start	Early Finish	Late Start	Late Finish	Total Float	Calendar				021 . A S C		2022 M A M J J	ASON	DJFMAM	2
KTD.RS.1030	Planned Completion of renovation of existing Subways KS9 and KS32 (Related to Section 1)	0	0d	0d		17-May-22		17-May-22		1									<u></u>
KTD.RS.1040	Advance Completion of renovation of existing Subways KS9 and KS32 to Specific Contract Completion Date (Section 1)	406	406d	Od	18-May-22	26-Sep-23	18-May-22		_	1								┿━━┿┛	÷
DIVERSION	OF EXISTING RISING MAIN AND DEMOLITION OF EXISTING STRUCTURES AT SITE 2C2 & 2C3	458			16-Sep-20	17-Dec-21	17-Sep-20	17-Dec-21											
KTD.RM.1000	Liasion with relevant departments for removal of abandoned motorcycles under existing structures at Site 2C2 and 2C3	60	60d	0d	16-Sep-20	14-Nov-20	17-Sep-20	15-Nov-20		2	-			+	-				ŕ٢
KTD.RM.1000	Removal of abandoned motorcycles and clearance for demolition works	14	14d	2d	16-Nov-20	01-Dec-20	16-Nov-20	01-Dec-20		1	Ļ								
KTD.RM.1005	Demolition of existing structures at Site 2C2 and 2C3	78	66d	12d	02-Dec-20	09-Mar-21	02-Dec-20	09-Mar-21	0	1									
KTD.RM.1010	Installation of ELS and excavate for construction of twin rising main from CH0 to CH184 (400m ELS, 4059m3 exca, 2 teams)	65	53d	12d	10-Mar-21	03-Jun-21	10-Mar-21	03-Jun-21	0	1		╈	- <u> </u>	1					d-
KTD.RM.1020	Construction of twin rising main from CH0 to CH184 and connect to existing sewage rising main	104	98d	6d	04-Jun-21	07-Oct-21	04-Jun-21	07-Oct-21	0	1									1
KTD.RM.1030	Backfilling works and abandon the existing sewage rising main	52	46d	6d	08-Oct-21	08-Dec-21	08-Oct-21	08-Dec-21	0	1									
KTD.RM.1040	Planned Completion of diversion and demolition of existing structures at Site 2C2 and 2C3 (Related to Section 5)	0	Od	0d	00 00021	08-Dec-21	00 00(2)	08-Dec-21	0	1				1	F				d l
KTD.RM.1050	Advance Completion of diversion and demolition works to Specific Contract Completion Date (Section 5)	8	8d	0d	09-Dec-21	17-Dec-21	09-Dec-21	17-Dec-21	0	1									
	TION OF ROAD WORKS	1720			31-Jul-20	15-Apr-25	12-Sep-20	30-Jun-25	76		-	-	-			-	_	+	÷
	TION OF SLIP ROAD S14	1245			31-Jul-20	27-Dec-23	14-Oct-20	27-Dec-23	0									<u></u>	-
KTD.RW.0000		180	180d	0d	31-Jul-20	26-Jan-21	14-Oct-20	11-Apr-21	75	2									
KTD.RW.1000	Expose and install protect/support system for existing underground utilities and services (incl 132kV and 400kV cables)	100	98d	6d	21-Oct-20	26-Feb-21	04-Jan-21	17-May-21	60	1	-								
KTD.RW.1000	Pre-driling works for all pile caps PC1 to PC7 (9 nos, 1 rig)	40	30d	10d	27-Feb-21	22-Apr-21	18-May-21	06-Jul-21	60	1	····	: 🗲		<u>†</u>				-+	đ
KTD.RW.1010	Piling works of pre-bored H-piles (14 nos, 610dia x 70m, 1 rig)	91	85d	6d	23-Apr-21	11-Aug-21	07-Jul-21	23-Oct-21	60	1			-						
KTD.RW.1020	Installation of ELS and excavation and construction for pile cap PC1 (60m3 exca, 30m3 conc, 1 team)	26	24d	2d	12-Aug-21	10-Sep-21	25-Oct-21	23-Nov-21	60	1				F					
KTD.RW.1040	Construction of temporary supporting system for existing bridge K73	39	34d	5d	11-Sep-21	29-Oct-21	24-Nov-21	11-Jan-22	60	1		· · · · · · · · · · · · · · · · · · ·							ri-
KTD.RW.1050	Demolition of existing bearing wall	26	24d	2d	30-Oct-21	29-Nov-21	12-Jan-22	14-Feb-22		1									
KTD.RW.1060	Installation of ELS and excavation and construction for pile cap PC2 (60m3 exca, 30m3 conc, 1 team)	26	24d	2d	30-Nov-21	31-Dec-21	15-Feb-22	16-Mar-22		1					F				
KTD.RW.1070	Construction of remaining foundation and pier structures (incl. columns, portal beams and etc.) (169m3, 1 team)	52	48d	4d	03-Jan-22	07-Mar-22	17-Mar-22	23-May-22		1		-							
KTD.RW.1080	Construction of cantilever slab extended from ext. bridge K73 (150m3, 1 team)	39	34d	5d	08-Mar-22	26-Apr-22	24-May-22	09-Jul-22	60	1									
KTD.RW.1090	Backfilling for pile caps (PC1 and PC2)	26	24d	2d	27-Apr-22	28-May-22	11-Jul-22	09-Aug-22		1									
KTD.RW.1100	Installation of ELS and excavation for Retaining Wall S14 (Bay5-12, 3600m3 exca, 2 team)	90	78d	12d	30-May-22	15-Sep-22	10-Aug-22	26-Nov-22		1		++							dт
KTD.RW.1110	Construction of Retaining Wall S14 (Bay5-12, 800m3, 2 teams)	184	172d	12d	16-Sep-22	03-May-23	28-Nov-22	15-Jul-23	60	1									
KTD.RW.1120	Backfiling for Retaining Wall S14 (Bay8-12, 1100m3, 2 teams)	90	78d	12d	04-May-23	19-Aug-23	17-Jul-23	01-Nov-23		1									ė.
KTD.RW.1130	Piling works for bored piles (20 nos, 1200dia x 70m, 2 rigs)	130	116d	14d	10-Nov-22	21-Apr-23	10-Nov-22	21-Apr-23	0	1		1							d-
KTD.RW.1140	Installation of ELS and excavation and construction for pile caps (P3-P7,1110m3 exca, 800m3 conc, 2 teams)	52	48d	4d	22-Apr-23	24-Jun-23	22-Apr-23	24-Jun-23	0	1									ė,
KTD.RW.1150	Construction of Retaining Wall S14 (Bay1-4, 460m3, 2 teams)	39	21d	2d	26-Jun-23	10-Aug-23	26-Jun-23	10-Aug-23		1									F
KTD.RW.1160	Construction of bridge S14 decking structures (320m3, 1 teams)	32	26d	6d	11-Aug-23	16-Sep-23	11-Aug-23	16-Sep-23		1		1		1	-				i†
KTD.RW.1170	Prestressing works and bearing installation works	26	24d	2d	18-Sep-23	19-Oct-23	29-Sep-23	01-Nov-23	10	1									
KTD.RW.1180	Backfilling for Retaining Wall S14 (Bay 1-7, 1800m3, 2 teams)	36	32d	4d	18-Sep-23	01-Nov-23	18-Sep-23	01-Nov-23	0	1									
KTD.RW.1190	Construction of road pavement, road marking, street and other facilities	46	39d	7d	02-Nov-23	27-Dec-23	02-Nov-23	27-Dec-23	0	1		1		1					i T
KTD.RW.1200	Planned Completion of Slip Road S14 (Related to Section 3)	0	0d	0d		27-Dec-23		27-Dec-23	0	1									
CONSTRUC	TION OF ROADS D1, L9, L16, PEDESTRIAN STREETS AND OPEN SPACES	1688			01-Sep-20	15-Apr-25	12-Sep-20	30-Jun-25	76		-							+	÷
KTD.RW.1220	Construct roadwork, UUs/services & landscape softworks within Part 1 (incl Road L9 and part of Road L16)	563	542d	21d	30-Jul-21	26-Jun-23	02-Nov-21	26-Sep-23	78	1				-					Ë
KTD.RW.1230	Construct roadwork, UUs/services & landscape softworks within Part 1A (incl Sa Po Road, pedestrian street and Road D1)	153	132d	21d	10-Jun-23	11-Dec-23	26-Jun-23	27-Dec-23	12	1									+
KTD.RW.1240	Construct underground utilities/services within Parts 1B, 6A and 7 and remaining works of all Parts	1321	1300d	21d	20-Oct-20	15-Apr-25	02-Jan-21	30-Jun-25	60	1	-							÷	ŧ
KTD.RW.1245	Liasion/coordinate with CLP for new 132kV and 11kV cable laying at Road L16, Part 3 and Crowd Dispersal Route	122	122d	0d	01-Sep-20	31-Dec-20	12-Sep-20	11-Jan-21	11	2	-								T
KTD.RW.1250	Construct roadwork and UUs/services within Parts 2 and 10 (incl Crowd Dispersal Route)	270	249d	21d	02-Jan-21	02-Dec-21	05-May-21	29-Mar-22	94	1					÷				
KTD.RW.1260	Construct underground utilities/services within Part 3	275	254d	21d	02-Jan-21	08-Dec-21	12-Jan-21	17-Dec-21	8	1		-	+ + +		i				
KTD.RW.1270	Construct roadwork and landscape softworks within Part 3 (incl pedestrian streets)	342	321d	21d	09-Dec-21	08-Feb-23	29-Dec-22	24-Feb-24	310	1							:	#	T
KTD.RW.1280	Construct underground utilities/services within Part 4	156	135d	21d	23-Nov-20	09-Jun-21	12-Dec-20	30-Jun-21	17	1	ن ه ا		֠						
KTD.RW.1290	Construct roadwork and landscape softworks within Part 4 (incl pedestrian street)	156	135d	21d	10-Jun-21	14-Dec-21	17-Aug-23	24-Feb-24	647	1			-						
KTD.RW.1300	Construct roadwork, underground utilities/services within Part 5	312	291d	21d	10-Nov-22	28-Nov-23	07-Dec-22	27-Dec-23	23	1		1					-		Ŧ
KTD.RW.1310	Liasion with developer of the sites 2A4, 2A5(B) and 2A10 and construction of drainage and sewage works within Part 6	156	135d	21d	23-Dec-23	08-Jul-24	15-Mar-24	23-Sep-24	65	1									
KTD.RW.1320	Construct roadwork, remaining UUs/services and landscape softworks within Part 6 (incl remaining Road L16)	222	201d	21d	09-Jul-24	03-Apr-25	24-Sep-24	30-Jun-25	65	1									
PROJECT ES	STABLISHMENT WORKS	1571			15-Dec-21	03-Apr-26	27-Sep-23	30-Jun-26	88	2					-				Ť
KTD.EW.1000	Establishment works for all landscape softworks (except Parts 3, 4 and 6)	365	365d	0d	12-Dec-23	10-Dec-24	28-Dec-23	26-Dec-24	16	2									
KTD.EW.1010	Establishment works for landscape softworks within Part 3 (Subj to excision within 416 days)	365	365d	0d	09-Feb-23	08-Feb-24	26-Feb-24	24-Feb-25	382	2									ŧ
KTD.EW.1020	Establishment works for landscape softworks within Part 4 (Subj to excision within 244 days)	365	365d	0d	15-Dec-21	14-Dec-22	26-Feb-24	24-Feb-25	803	2					-			-	T
KTD.EW.1030	Establishment works for landscape softworks within Part 6	365	365d	0d	04-Apr-25	03-Apr-26	01-Jul-25	30-Jun-26	88	2									
KTD.EW.1040	Establishment works for landscape softworks under Section 1	365	365d	0d	27-Jun-23	25-Jun-24	27-Sep-23	25-Sep-24	92	2									4
KTD.EW.1050	Planned Contract Completion Date	0	0d	0d		03-Apr-26		30-Jun-26	88	2									
F																			

▼ Milestone ∇

▼


Critical Milestone

Critical Work

Planned W...

Summary





Appendix C – Environmental monitoring schedules

Contract No. EDO 2/2020 Environmental Monitoring at Kai Tak Development – Stage 5B infrastructure works at the former north apron area Environmental Monitoring and Weekly Site Inspection Schedule for February 2023

February 2023

Sun	Mon	Tue	Wed	Thu	Fri	Sat
			1	2 Weekly Site Inspection 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A)	3	4
5	6	7	8 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A)	9 Weekly Site Inspection	10	11
12	13	14 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A)	15	16 Weekly Site Inspection	17	18
19	20 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A)	21	22	23 Weekly Site Inspection + SSMC meeting	24	25 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3
26	27	28				

Air Quality Monitoring Station AM2(A) Ng Wah Catholic Secondary School AM3 - Sky Tower

Noise Quality Monitoring Station M4(A) - Le Billionnaire M5(A) - Prince Ritz

Contract No. EDO 2/2020 Environmental Monitoring at Kai Tak Development – Stage 5B infrastructure works at the former north apron area Tentative Environmental Monitoring and Weekly Site Inspection Schedule for March 2023

March 2023

Sun	Mon	Tue	Wed	Thu	Fri	Sat
			1	2 Weekly Site Inspection	3 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A)	4
5	6	7	8	9 Weekly Site Inspection 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A)	10	11
12	13	14	15 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A)	16 Weekly Site Inspection	17	18
19	20	21 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A)	22	23 Weekly Site Inspection	24	25
26	27 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A)	28	29	30 Weekly Site Inspection + SSMC meeting	31	

NOTE:

1) Site inspection schedule and Impact monitoring schedule may be changed due to unforeseen circumstance (e.g. adverse weather).

Air Quality Monitoring Station

AM2(A) Ng Wah Catholic Secondary School AM3 - Sky Tower **Noise Quality Monitoring Station** M4(A) - Le Billionnaire M5(A) - Prince Ritz

Appendix D – Photographic records

Impact Air Quality Monitoring



Measurement setup at AM2(A)



Measurement setup at AM3





Weather Station at the rooftop of Ng Wah Catholic Secondary School

Impact Noise Monitoring



Appendix E – Calibration certificates, catalogue of air quality monitoring equipment





		(Dickson	recorder))			
Calibration curve ref. N	lo.: ATSPC-01	-2023022101	Date of	calibration :	2	1/02/2023	
Model no :	Sky Tower		Sampler Serial N	r : lumber :		TE-5170X 4687	(
G 111							
<u>Calibration Orifice</u> Model = TE-5025A			Qstd Slo	ope, m =2.06	418		
	-		-	ope, m = 2.06 tercept, b =		593	
Model = TE-5025A			Qstd Int		-0.035		
Model = TE-5025A Serial No. = 0006			Qstd Int	tercept, b =	-0.035		
Model = TE-5025A Serial No. = 0006 Calibration Due Date: 1	6/05/2023_ II ₂ O	Qstd	Qstd Int Qstd Cc	tercept, b = prr. coeff., r =	-0.035	993	IC
Model = <u>TE-5025A</u> Serial No. = 0006 Calibration Due Date: 1 <u>Calibration Curve</u> Plate No.	6/05/2023 II ₂ O (in)	(m ³ / min	Qstd Int Qstd Cc	iercept, b = prr. coeff., r = I (chart)	-0.035	193 (corr	rected)
Model =	6/05/2023_ II ₂ O		Qstd Int Qstd Cc	tercept, b = prr. coeff., r =	-0.035	(corr 5(

Subsequent calculation of sampler flow

4.30

3.20

2.30

10

7

Method	Calibration equation	Slope, m	Intercept, b	Corr. coeff., r
Dickson recorder	Qstd = $1 / m1$ [(I) (Sqrt ((Pav / 760) (298 / Tav))) - b1]	35.474	1.0277	0.9957

38.0

33.0

27.0

38.51


33.44

27.36

1.035

0.896

0.762



Calibration curve requirements : (A). r > 0.990; (B). At least 3 Qstd numbers are in the TSP range (1.1 - 1.7 m3 / min).

Qstd (m^3 / min) = 1/m [Sqrt (H_2O (Pa / 760) (298 / Ta)) - b]. Remark : IC (corrected) = I [Sqrt ((Pa / 760) (298 / Ta))]. FLOW (corrected) = Sqrt (FLOW (mano) (Pa / 760) (298 / Ta)). 03 21/02/2023 21/02/2023 Calibrated by Checked by : Name : Ben Poon Name : Tommy Wong () (Form No. INS-HVS-CAL dd 16 01 2020

Air Sampler Calibration Curve Plotting & Calculation

(Dickson recorder)


Calibration cu	rve ref. No. :	ATSPC-01-2023022104	Date of calibration :	21/02/2023	
Model no :	Ng Wah Cath	olic Secondary School	Sampler :	TE-5170X	
			Serial Number :	4360	
Calibration D	<u>ata</u>				
Ambient baro	metric pressure, Pa	=766.6 (mmHg)	Ambient temperature, Ta	a = 292.75	(deg K)
Calibration O	rifice				
Model = 7	TE-5025A		Qstd Slope, m = 2.064	418	
Serial No. =	0006		Qstd Intercept, b =	-0.03593	
Calibration D	ue Date: 16/05/202	3	Qstd Corr. coeff., r =	0.99993	

Calibration Curve


Plate No.	H ₂ O	Qstd	Ι	IC
Plate No.	(in)	(m ³ / min)	(chart)	(corrected)
18	7.40	1.353	50.0	50.67
13	6.30	1.250	46.0	46.61
10	4.10	1.011	37.0	37.49
7	3.00	0.868	32.0	32.43
5	2.20	0.746	28.0	28.37


Subsequent calculation of sampler flow

Method	Calibration equation	Slope, m	Intercept, b	Corr. coeff., r
Dickson recorder	Qstd = $1 / m1$ [(1) (Sqrt ((Pav / 760) (298 / Tav))) - b1]	36.892	0.5397	0.9996




Calibration curve requirements : (A). r > 0.990; (B). At least 3 Qstd numbers are in the TSP range (1.1 - 1.7 m3 / min).





Catalogue of Dust Meter (TSI Sidepak AM510)

The SidePak AMS10 monitor's easy-to-read display shows your data as both real-time aerosol mass-concentration and 8-hour time-weighted average (TWA). With its convenient data logging and long battery life, the AM510 is also ideal for extended sampling. The easy-to-use TrakPro Data Analysis Software lets you create effective graphs and reports.



User Friendly

+ Small, lightweight and quiet to maximize worker acceptance + Rugged design with secure belt clip + Easy-to-understand user interface with only four keys + Lockable keypad prevents tampering while sampling + User-adjustable sample flow rate + Define, label and store multiple calibration constants + Easy-to-read LCD display + Convenient, threaded tripod socket accommodates area sampling

Advanced Features

Smart Battery Management System provides precise run time information, maximizes battery capacity and speeds charging + Integrated pump allows use of size-selective aerosol inlet conditioners + Built-in impactors let you choose "none," 1.0, 2.5 or 10-micron cut off + 10-mm Dorr-Oliver cyclone for respirable sampling + Display shows real-time concentrations (mg/m³) and "on-the-fly" TWA as you data log + Display statistics: max, min and average readings, elapsed time and 8-hour TWA

Ouick and Easy Reports

+ Convenient preprogramming for occupational exposure sampling + Data log for long periods and store multiple tests + Analyze data, print graphs and create reports with TrakPro Data Analysis Software + USB port lets you conveniently connect to your computer

Power to Spare

+ Long-lasting NiMH rechargeable battery packs eliminate "memory" issues + Choice of rechargeable NiMH smart battery packs or AA-cell pack

Model AM510 SidePak Personal Aerosol Monitor

Sensitivity Sensor Type Aerosol

Particle Size Range

Zero stability

0.001 to 20 mg/m³ Concentration Range (calibrated to respirable fraction of ISO 12103-1, A1 test dust) 0.1 to 10 micrometer (um) Minimum Resolution 0.001 mg/m³ ±0.001 mg/m³ over 24 hours using 10-second time-constant Temperature Coefficient Approximately +0.0005 mg/m³ per °C (for variations from temperature at which instrument was last zeroed)

90° light scattering,

670 nm laser diode

Flow Rate Range

User-adjustable, 0.7 to 1.8 liters/min (L/min)

Temperature Range Operating Range 32 to 120°F (0 to 50°C) Storage Range -4 to 140°F (-20 to 60°C)

Operational Humidity 0 to 95% RH, non-condensing

Time Constant (LCD display) Jser-adjustable, 1 to 60 seconds Range

Data Logging Approx. 31.000 Data Points Logging Interval User-adjustable, 1 second to 1 hour

User-Select Calibration Factors

Factory Setting 1.0 (non-adjustable) User-defined Settings 3, with user-defined labels 0.1 to 10.0, user-adjustable

Physical External Dimensions

Range

4.2 x 3.7 x 2.8 in. (106 x 92 x 70 mm) with 801723, 801724, 801729 or 801743 battery 5.1 x 3.7 x 2.8 in. (130 x 92 x 70 mm) with 801708, 801722, 801728, 801735, or 801736 battery 16 oz (0.46 kg) with 801723, 801724, Weight 801729 or 801743 battery 19 oz (0.54 kg) with 801708, 01722, 801728, 801735, or 801736 battery Display Tripod Socket 2 line x 12 character LCD 1/4-20 female thread

Power Supply/Charger (P/N 2613210) Input Voltage Range 100 to 240 VAC. 50 to 60 Hz

Input Voltage Range Output Voltage 9 VDC @10 A

Maintenance Factory Clean/Calibrate Recommended annually User Zero Calibration Before each use User Flow Calibration

As needed **Communications Interface** USB 1.1

Type Connector, Instrument USB Mini-B (socket)

Minimum Computer Requirements for TrakPro™ Data Analysis Software

Universal Serial Bus (USB) **Communications** Port v 1.1 or higher Microsoft Windows® XP, or 7 Operating System (32-bit or 64-bit) operating systems

Battery Performance

Battery Options	Charge Time (hrs)*	Intrinsic Safety Rating	Run Time (hrs @ 1.7 L/min)
1600 mAH NiMH Pack, 4.8 V (P/N 801723)	3.0	No	7.1
1650 mAH NiMH Pack, 4.8V (P/N 801724, 801729 or 801743)	3.5	CSA**	7.5
2700 mAH NiMH Pack, 4.8 V (P/N 801722 or 801728)	5.5	No	12.0
2700 mAH NiMH Pack, 4.8 V (P/N 801735)	5.5	No	12.0
6-Cell AA-size Alkaline Pack*** (P/N 801708 or 801736 with six user-supplied AA cells)	N/A	No	22.5

*Of a fully depleted battery **All dust plugs and dust gaskets must be installed. ***Using Energizer AA-size, E91 alkaline batteries.

Battery Level Indicator

The Smart Battery Management System™ technology utilizes a built-in "gauge" in the SidePak™ battery packs. The gauge monitors battery capacity and calculates run time information by dividing capacity of the battery (mAH) by the instantaneous current consumed by the instrument (mA). This calculation is correct for current operating conditions and can change due to current (mA) consumption or changes in battery capacity.

						Personal Aerosol	Monit
ာဂို	Room 2103	Limited 校正實 3, Technology Plaza, 29-35 1, NT, Hong Kong			A AL		
CALIBRATIO	Tel: +852	25680106 Email: info 2 30116194 Website: w	ecallab.com.hk vww.callab.com.hk	ACC Certif	REDITED ate #3815.01	Preformance Check ref. No Date of performance check	A
Customer Ir Customer: Address:	formation Castco Testing Centi 33, On Kui Street, Fai					Objective:	
Equipment I		acturer Model No. SidePak AM	Serial No.	Assigned equi	pment No.	A dust meter and a Total Sus measure the Total Suspended	
Aerosol Mor		SidePak Aw	510 11206052	AA31-1131-01		Equipment Used:	
Date of Rec	eipt: 30 Au	igust 2022 itember 2022	Calibration Conditi Adjustment:	on: 24.1°C, 54%R N/A	H, 1001hPa		
Due Date o	Calibration: N/A	1501-4:2018	Appearance: Remark:	Good N/A			pment
Calibration	rocedure: ISO 2:	1301-4.2018	nemafK;	MA		Personal Ae	
Reference Equipment	quipment Identificatio	on Model	Serial No.	Expiration	Date	Total Suspended Particulate	e High
Result of Ca Indication Gas	Reference Setting (mg/m ³)	Measured reading (mg/m ³)	Error (%) Uncertainty (%FS)	Technical Requirement	Technical Reference Doc.	Equipment	
Dust - TSP	0.000	0.000	N/A 14.0	N/A	Mfr's Spec. Mfr's Spec.	TSI AM510 Sidepak	
Dust - TSP Dust - TSP	0.101 0.205	0.103	1.9 14.0 2.4 14.0	N/A N/A	Mfr's Spec.	High Volume Air Sampler ((HVS)
Dust - TSP	0.307	0.313	2.0 14.0	N/A	Mfr's Spec. CT-GAS-01		
also -						12	SI AM
						350	
						300	
						ق 250 –	
6						¥ ² 200	
on :							
ojr :							
SÂL :						0 100	
of confide	ca of 95% A coverage factor of 2	2 is assumed unless explicitly stated.	expression of uncertainty in measure			21	_
of confide Note2: The stand	ce of 95%. A coverage factor of 2 rd (s) and instrument used in the	2 is assumed unless explicitly stated. se calibration are traceable to nation	nal or international recognized standa	rd and are calibrated on a sc	nedule to maintain the	T2M 20	 Image: A start of the start of
of confide Note2: The stand accuracy a Note3: The result instrumen	ce of 95%. A coverage factor of 2 rd (s) and instrument used in the id good condition. reported in this certificate refer t	2 is assumed unless explicitly stated. e calibration are traceable to nation to the condition of the instrument of the condition of the instrument of	nal or international recognized standa on the date of calibration and carry no	rd and are calibrated on a sc o implication regarding the lo	nedule to maintain the	L 250 Private 200 Private 200	~
of confide Note2: The stand accuracy a Note3: The result instrumen Note4: The result	ce of 95%. A coverage factor of 2 rd (s) and instrument used in the id good condition. reported in this certificate refer 1 hows in this calibration certificat	2 is assumed unless explicitly stated, se calibration are traceable to nation to the condition of the instrument of te relate only to the item calibrated,	hal or international recognized standa on the date of calibration and carry no and the result only applies to the calib	rd and are calibrated on a sc o implication regarding the lo oration item as received.	nedule to maintain the	IST AND 0	50
of confide Note2: The stand accuracy a Note3: The result instrumen	ce of 95%. A coverage factor of 2 rd (s) and instrument used in the id good condition. reported in this certificate refer 1 hows in this calibration certificat	2 is assumed unless explicitly stated. e calibration are traceable to nation to the condition of the instrument of the condition of the instrument of	hal or international recognized standa on the date of calibration and carry no and the result only applies to the calib	rd and are calibrated on a sc o implication regarding the lo oration item as received.	nedule to maintain the	<u>₽</u> 0+	50
of confide Note2: The stand accuracy a Note3: The result instrumen Note4: The result	ce of 95%. A coverage factor of 2 rd (s) and instrument used in the id good condition. reported in this certificate refer 1 hows in this calibration certificat	2 is assumed unless explicitly stated, se calibration are traceable to nation to the condition of the instrument of te relate only to the item calibrated,	hal or international recognized standa on the date of calibration and carry no and the result only applies to the calib	rd and are calibrated on a sc o implication regarding the lo oration item as received.	nedule to maintain the	<u>₽</u> 0+	50
o confide Note2: The stand Scuracy a Note3: The result instrumen Note4: The result Calibrated	ce of 95%. A coverage factor of 2 rd rd (s) and instrument used in this de good condition. eported in this certificate refer t hows in this calibration certificat By:	2 is assumed unless explicitly stated. ex calibration are traceable to nation to the condition of the instrument of the relate only to the item calibrated, Checked and Approved I	al or international recognized standa on the date of calibration and carry no and the result only applies to the calit By: Company Ch	rd and are calibrated on a sc p implication regarding the lo poration item as received. TOP:	nedule to maintain the	<u>₽</u> 0+	50
of confide Note2: The stand accuracy a Note3: The result instrumen Note4: The result	ce of 95%. A coverage factor of 2 rd rd (s) and instrument used in this de good condition. eported in this certificate refer t hows in this calibration certificat By:	2 is assumed unless explicitly stated, se calibration are traceable to nation to the condition of the instrument of te relate only to the item calibrated,	al or international recognized standa on the date of calibration and carry no and the result only applies to the calit By: Company Ch	rd and are calibrated on a sc o implication regarding the lo oration item as received.	nedule to maintain the		50 50
orionfide Note2: The stand Succuracy a Note3: The result instrumen Note4: The result Calibrated	ce of 95%. A coverage factor of 2 rd rd (s) and instrument used in this de good condition. eported in this certificate refer t hows in this calibration certificat By:	2 is assumed unless explicitly stated. ex calibration are traceable to nation to the condition of the instrument of the relate only to the item calibrated, Checked and Approved I Automatic and Approved I Warren Yeung	al or international recognized standa on the date of calibration and carry no and the result only applies to the calit By: Company Ch	rd and are calibrated on a sc p implication regarding the lo poration item as received. TOP:	hedule to maintain the second se	Tested by :	50 50 Ben Po

Personal Aerosol Monitor Performance check with High Volume Sampler

Preformance Check ref. No AS0220624-7 Date of performance check 22/06/2022

Report Issue Date 24/06/2022

Objective:


A dust meter and a Total Suspended Particulate High Volume Air Sampler (HVS) were placed together to measure the Total Suspended Particulate (TSP) concentrations simultaneously to check the performance.

Equipment Used:


Equipment	Manufacturer and Model	Serial Number
Personal Aerosol Monitor	TSI AM510 Sidepak	11208032
Total Suspended Particulate High Volume Air Sampler	GS2310	10346

Resust:

Equipment	Measurement Result, µg/m ³								
TSI AM510 Sidepak	53	123	204	307					
High Volume Air Sampler (HVS)	42	109	179	281					



Catalogue of Weather Station 7 Cabled Vantage Pro2™ 6152C Vantage Pro2 & Vantage Pro2 Plus[™] Stations 6162C Ultra Violet (UV) Radiation Index (requires UV sensor) Resolution and Units 0.1 Index Vantage Pro2[™] Range 0 to 16 Index The Vantage Pro2[™] (# 6152C) and Vantage Pro2[™] Plus (# 6162C) cabled weather stations include two components: High)) the Integrated Sensor Suite (ISS) and the console. The ISS contains the sensor interface module (SIM), rain collector, an anemometer, and a passive radiation shield. The Vantage Pro2 console provides the user interface, data display, and calculations. The Vantage Pro2 Plus weather station includes two additional sensors that are optional on the Current Graph Data..... Instant Reading and Hourly Average; Daily, Monthly High Vantage Pro2 and purchased separately: the UV Sensor and the Solar Radiation Sensor. The console and ISS are powered by an AC-power adapter connected to the console. Batteries can be installed in the console to provide a backup power supply. Use WeatherLink* to let your weather station interface with a computer, log data, and upload Alarm High Threshold from Instant Calculation weather information to the Internet. The 6152C and 6162C models rely on passive shielding to reduce solar-radiation induced temperature errors in the outside temperature sensor readings. Wind Wind Chill (Calculated) Integrated Sensor Suite (ISS) the nearest 1°C console and ISS Source...... United States National Weather Service (NWS)/NOAA Equation Used Osczevski (1995) (adopted by US NWS in 2001) Cable Type 4-conductor, 26 AWG Variables Used Avg. Wind Speed Current Display Data Instant Calculation Maximum displayable wind decreases as the length of cable increases, at 140 (42 m) of cable, the maximum wind speed displayed is 135 mph (60 Note Current Graph Data Instant Calculation; Hourly, Daily and Monthly Low m/s); at 240' (73 m), the maximum wind speed displayed is 100 mph (34 m/s) Historical Graph Data. Hourly, Daily and Monthly Lows Alarm. Low Threshold from Instant Calculation Wind Direction Sensor Wind vane with potentiometer Wind Direction (214 cm²) collection area Temperature Sensor Type..... PN Junction Silicon Diode Relative Humidity Sensor Type Film capacitor element Accuracy ±3° Housing Material UV-resistant ABS, polypropylene Update Interval 2.5 to 3 seconds Sensor Inputs RF Filtering RC low-pass filter on each signal line Monthly Dominant ISS Dimensions(not including anemometer or bird spikes): Monthly Dominants Vantage Pro2 with Standard Rad Shield 14.0" x 9.4" x 14.5" (356 mm x 239 mm x 368 mm) Wind Speed Resolution and Units 1 mph, 1 km/h, 0.4 m/s, or 1 knot (user-selectable) Measured in mph; Vantage Pro2 with Fan-Asprated Rad Shield..... 20.8" x 9.4" x 16.0" (528 mm x 239 mm x 406 mm) other units are converted from mph and rounded to nearest 1 km/hr, 0.1 Vantage Pro2 Plus with Standard Rad Shield 14.3" x 9.7" x 14.5" (363 mm x 246 mm x 368 mm) m/s or 1 knot Vantage Pro2 Plus with Fan-Aspirated Rad Shield 21,1" x 9,7" x 16.0" (536 mm x 246 mm x 406 mm) Update Interval Instant Reading: 2.5 to 3 seconds, 10-minute Average: 1 minute length of cable from anemometer to ISS increases.) Current Display Data Instant Current Graph Data Instant Reading; 10-minute and Hourly Average; Hourly High; Daily, Davis Instruments 3465 Diablo Ave., Hayward, CA 94545-2778 USA (510) 732-9229 - FAX (510) 670-0589 - sales@davisinstruments.com - www.davisinstruments.com Monthly and Yearly High with Direction of High Historical Graph Data...... 10-min. and Hourly Averages; Hourly Highs; Daily, Monthly and Yearly DS6152C, 6162C Rev. W 12/7/18 Highs with Direction of Highs



Appendix F – Weather information

General Information

Data	Absolute Daily Min	Absolute Daily Max	Total Rainfall	Mean Relative
Date	Temperature (°C)	Temperature (°C)	(mm)	Humidity (%)
01/02/2023	17.8	23.7	0.0	77
02/02/2023	17.9	21.2	0.0	77
03/02/2023	16.7	19.9	0.0	76
04/02/2023	16.6	19.1	0.4	81
05/02/2023	16.8	19.3	Trace	83
06/02/2023	17.9	21.1	0.1	85
07/02/2023	18.8	24.8	Trace	83
08/02/2023	17.2	20.1	Trace	84
09/02/2023	16.9	23.5	0.1	83
10/02/2023	19.5	24.2	0.1	87
11/02/2023	17.8	20.2	0.9	93
12/02/2023	18.7	21.1	Trace	95
13/02/2023	19.5	26.1	Trace	88
14/02/2023	16.6	20.7	0.0	64
15/02/2023	13.1	20.3	0.0	60
16/02/2023	14.5	19.9	0.0	62
17/02/2023	15.6	24.0	0.0	70
18/02/2023	18.0	25.1	0.0	67
19/02/2023	19.8	26.6	Trace	67
20/02/2023	18.2	24.1	0.0	64
21/02/2023	20.5	16.1	0.0	62
22/02/2023	20.4	14.8	0.0	61
23/02/2023	15.4	22.9	0.0	70
24/02/2023	17.0	23.4	0.0	67
25/02/2023	14.8	21.0	0.0	54
26/02/2023	14.4	21.2	0.0	58
27/02/2023	14.2	20.1	0.0	60
28/02/2023	14.9	22.3	0.0	71

NOTE1: The above weather information was obtained from manned weather station of Hong Kong Observatory. NOTE2: Trace means rainfall less than 0.12 mm

https://www.hko.gov.hk/en/cis/dailyExtract.htm?y=2023&m=02

Kai Tak Runway Park Information

Date	Absolute Daily Min Temperature (°C)	Absolute Daily Max Temperature (°C)
01/02/2023	18.0	24.2
02/02/2023	17.6	20.7
03/02/2023	16.5	19.6
04/02/2023	16.4	18.6
05/02/2023	16.5	18.4
06/02/2023	17.4	20.3
07/02/2023	17.9	22.1
08/02/2023	16.6	19.1
09/02/2023	16.6	22.2
10/02/2023	18.7	22.2
11/02/2023	17.4	19.4
12/02/2023	18.4	20.5
13/02/2023	19.5	24.1
14/02/2023	16.6	21.3
15/02/2023	12.5	19.9
16/02/2023	14.3	19.1
17/02/2023	15.3	22.1
18/02/2023	17.3	25.3
19/02/2023	19.4	28.1
20/02/2023	17.7	23.1
21/02/2023	16.0	19.6
22/02/2023	14.6	18.9
23/02/2023	15.2	20.7
24/02/2023	16.5	23.2
25/02/2023	14.3	20.3
26/02/2023	14.1	20.4
27/02/2023	14.0	18.3
28/02/2023	14.9	21.0

NOTE1: The above weather information was obtained from manned weather station of Kai Tak Runway Park.

https://i-lens.hk/hkweather/history_chart.php?date=2023-02-01&chart_type=DG_TEMP

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
01/02/2023	0:00	0.9	112.5	02/02/2023	0:00	1.3	112.5	03/02/2023	0:00	1.3	90	04/02/2023	0:00	0.4	90
01/02/2023	1:00	1.3	112.5	02/02/2023	1:00	1.3	112.5	03/02/2023	1:00	1.3	90	04/02/2023	1:00	0.4	90
01/02/2023	2:00	0.9	90	02/02/2023	2:00	1.3	112.5	03/02/2023	2:00	1.3	135	04/02/2023	2:00	0.4	112.5
01/02/2023	3:00	1.3	90	02/02/2023	3:00	1.3	112.5	03/02/2023	3:00	1.3	90	04/02/2023	3:00	0.4	135
01/02/2023	4:00	0.9	112.5	02/02/2023	4:00	1.3	135	03/02/2023	4:00	1.3	90	04/02/2023	4:00	0.4	112.5
01/02/2023	5:00	0.9	112.5	02/02/2023	5:00	1.3	112.5	03/02/2023	5:00	1.3	90	04/02/2023	5:00	0.4	90
01/02/2023	6:00	0.9	90	02/02/2023	6:00	0.9	112.5	03/02/2023	6:00	0.9	112.5	04/02/2023	6:00	0.4	67.5
01/02/2023	7:00	0.9	90	02/02/2023	7:00	0.9	112.5	03/02/2023	7:00	0.9	135	04/02/2023	7:00	0.9	67.5
01/02/2023	8:00	0.4	112.5	02/02/2023	8:00	0.9	112.5	03/02/2023	8:00	0.9	112.5	04/02/2023	8:00	0.9	90
01/02/2023	9:00	0.9	90	02/02/2023	9:00	0.9	135	03/02/2023	9:00	0.9	112.5	04/02/2023	9:00	1.3	22.5
01/02/2023	12:00	0.9	112.5	02/02/2023	12:00	0.4	112.5	03/02/2023	12:00	0.4	112.5	04/02/2023	12:00	0.9	112.5
01/02/2023	12:00	0.9	112.5	02/02/2023	12:00	0.9	90	03/02/2023	12:00	0.9	112.5	04/02/2023	12:00	1.3	112.5
01/02/2023	12:00	0.9	90	02/02/2023	12:00	0.9	112.5	03/02/2023	12:00	0.9	112.5	04/02/2023	12:00	0.4	112.5
01/02/2023	13:00	1.3	112.5	02/02/2023	13:00	1.3	112.5	03/02/2023	13:00	1.3	135	04/02/2023	13:00	1.3	90
01/02/2023	14:00	0.9	135	02/02/2023	14:00	0.9	112.5	03/02/2023	14:00	0.9	112.5	04/02/2023	14:00	1.3	90
01/02/2023	15:00	1.3	112.5	02/02/2023	15:00	0.4	45	03/02/2023	15:00	1.3	90	04/02/2023	15:00	0.9	112.5
01/02/2023	16:00	1.3	112.5	02/02/2023	16:00	0.9	90	03/02/2023	16:00	1.3	45	04/02/2023	16:00	0.9	112.5
01/02/2023	17:00	0.9	90	02/02/2023	17:00	1.3	90	03/02/2023	17:00	1.3	90	04/02/2023	17:00	0.4	112.5
01/02/2023	18:00	0.4	112.5	02/02/2023	18:00	1.8	90	03/02/2023	18:00	0.9	135	04/02/2023	18:00	0.9	112.5
01/02/2023	19:00	0.4	135	02/02/2023	19:00	1.3	67.5	03/02/2023	19:00	0.4	90	04/02/2023	19:00	0.9	112.5
01/02/2023	20:00	0.9	90	02/02/2023	20:00	1.3	90	03/02/2023	20:00	0.4	135	04/02/2023	20:00	1.3	135
01/02/2023	21:00	0.4	112.5	02/02/2023	21:00	1.3	45	03/02/2023	21:00	0.9	90	04/02/2023	21:00	0.9	112.5
01/02/2023	22:00	1.8	112.5	02/02/2023	22:00	1.8	270	03/02/2023	22:00	0.4	112.5	04/02/2023	22:00	0.9	247.5
01/02/2023	23:00	1.3	67.5	02/02/2023	23:00	2.2	247.5	03/02/2023	23:00	0.9	90	04/02/2023	23:00	0.9	112.5

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Ng Wah Catholic Secondary School

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
05/02/2023	0:00	0.4	112.5	06/02/2023	0:00	0.9	22.5	07/02/2023	0:00	1.3	67.5	08/02/2023	0:00	0.9	90
05/02/2023	1:00	0.4	112.5	06/02/2023	1:00	1.3	112.5	07/02/2023	1:00	0.9	67.5	08/02/2023	1:00	0.9	112.5
05/02/2023	2:00	0.4	135	06/02/2023	2:00	1.3	112.5	07/02/2023	2:00	1.3	90	08/02/2023	2:00	1.3	112.5
05/02/2023	3:00	1.3	90	06/02/2023	3:00	1.3	112.5	07/02/2023	3:00	1.3	90	08/02/2023	3:00	1.3	90
05/02/2023	4:00	1.3	90	06/02/2023	4:00	0.9	112.5	07/02/2023	4:00	0.9	112.5	08/02/2023	4:00	0.4	90
05/02/2023	5:00	1.3	135	06/02/2023	5:00	0.9	90	07/02/2023	5:00	0.9	45	08/02/2023	5:00	0.9	90
05/02/2023	6:00	1.3	112.5	06/02/2023	6:00	0.9	112.5	07/02/2023	6:00	0.9	45	08/02/2023	6:00	0.4	112.5
05/02/2023	7:00	1.3	90	06/02/2023	7:00	0.9	90	07/02/2023	7:00	0.9	45	08/02/2023	7:00	0.4	90
05/02/2023	8:00	0.9	90	06/02/2023	8:00	0.9	45	07/02/2023	8:00	0.9	112.5	08/02/2023	8:00	0.4	67.5
05/02/2023	9:00	1.3	90	06/02/2023	9:00	0.9	90	07/02/2023	9:00	0.9	112.5	08/02/2023	9:00	0.9	67.5
05/02/2023	12:00	1.3	90	06/02/2023	12:00	0.4	112.5	07/02/2023	12:00	0.9	112.5	08/02/2023	12:00	0.9	90
05/02/2023	12:00	1.8	45	06/02/2023	12:00	0.9	112.5	07/02/2023	12:00	0.9	112.5	08/02/2023	12:00	0.9	90
05/02/2023	12:00	0.9	270	06/02/2023	12:00	0.9	90	07/02/2023	12:00	0.4	112.5	08/02/2023	12:00	1.3	45
05/02/2023	13:00	0.4	90	06/02/2023	13:00	0.4	90	07/02/2023	13:00	0.4	90	08/02/2023	13:00	0.9	67.5
05/02/2023	14:00	0.4	337.5	06/02/2023	14:00	0.9	112.5	07/02/2023	14:00	0.9	112.5	08/02/2023	14:00	0.4	22.5
05/02/2023	15:00	1.3	112.5	06/02/2023	15:00	0.4	112.5	07/02/2023	15:00	0.9	90	08/02/2023	15:00	1.3	22.5
05/02/2023	16:00	1.3	112.5	06/02/2023	16:00	0.9	112.5	07/02/2023	16:00	0.9	90	08/02/2023	16:00	1.3	45
05/02/2023	17:00	0.9	112.5	06/02/2023	17:00	0.9	90	07/02/2023	17:00	1.3	112.5	08/02/2023	17:00	1.3	22.5
05/02/2023	18:00	1.3	112.5	06/02/2023	18:00	0.4	112.5	07/02/2023	18:00	1.3	112.5	08/02/2023	18:00	0.4	45
05/02/2023	19:00	1.3	112.5	06/02/2023	19:00	0.9	112.5	07/02/2023	19:00	0.9	90	08/02/2023	19:00	0.9	22.5
05/02/2023	20:00	1.3	90	06/02/2023	20:00	0.4	112.5	07/02/2023	20:00	1.3	90	08/02/2023	20:00	0.9	112.5
05/02/2023	21:00	0.9	90	06/02/2023	21:00	0.4	112.5	07/02/2023	21:00	0.9	112.5	08/02/2023	21:00	1.3	22.5
05/02/2023	22:00	0.9	112.5	06/02/2023	22:00	0.9	135	07/02/2023	22:00	0.4	112.5	08/02/2023	22:00	1.8	22.5
05/02/2023	23:00	1.3	45	06/02/2023	23:00	0.4	135	07/02/2023	23:00	1.3	112.5	08/02/2023	23:00	1.3	135

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Ng Wah Catholic Secondary School

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
09/02/2023	0:00	0.4	112.5	10/02/2023	0:00	0.9	112.5	11/02/2023	0:00	1.3	45	12/02/2023	0:00	0.9	90
09/02/2023	1:00	0.4	112.5	10/02/2023	1:00	0.4	135	11/02/2023	1:00	1.8	45	12/02/2023	1:00	1.3	90
09/02/2023	2:00	0.4	112.5	10/02/2023	2:00	0.4	90	11/02/2023	2:00	0.9	22.5	12/02/2023	2:00	0.9	90
09/02/2023	3:00	0.4	135	10/02/2023	3:00	0.9	135	11/02/2023	3:00	0.9	22.5	12/02/2023	3:00	1.3	112.5
09/02/2023	4:00	0.4	135	10/02/2023	4:00	0.4	135	11/02/2023	4:00	0.9	135	12/02/2023	4:00	0.9	112.5
09/02/2023	5:00	0.4	112.5	10/02/2023	5:00	0.4	135	11/02/2023	5:00	1.3	112.5	12/02/2023	5:00	1.3	45
09/02/2023	6:00	0.4	112.5	10/02/2023	6:00	0.9	112.5	11/02/2023	6:00	0.9	112.5	12/02/2023	6:00	0.9	90
09/02/2023	7:00	1.3	135	10/02/2023	7:00	0.4	112.5	11/02/2023	7:00	0.9	67.5	12/02/2023	7:00	0.9	45
09/02/2023	8:00	0.4	202.5	10/02/2023	8:00	0.4	112.5	11/02/2023	8:00	0.4	45	2/02/2023	8:00	1.3	45
09/02/2023	9:00	0.4	112.5	10/02/2023	9:00	0.4	112.5	11/02/2023	9:00	0.4	45	12/02/2023	9:00	0.9	112.5
09/02/2023	12:00	0.4	112.5	10/02/2023	12:00	0.4	202.5	11/02/2023	12:00	0.4	90	12/02/2023	12:00	1.3	112.5
09/02/2023	12:00	0.9	112.5	10/02/2023	12:00	0.9	112.5	11/02/2023	12:00	0.4	22.5	12/02/2023	12:00	0.9	90
09/02/2023	12:00	1.3	45	10/02/2023	12:00	0.9	135	11/02/2023	12:00	0.4	45	12/02/2023	12:00	1.3	90
09/02/2023	13:00	0.4	112.5	10/02/2023	13:00	0.9	112.5	11/02/2023	13:00	0.4	22.5	12/02/2023	13:00	0.9	45
09/02/2023	14:00	0.4	90	10/02/2023	14:00	1.3	67.5	11/02/2023	14:00	0.4	45	12/02/2023	14:00	1.3	45
09/02/2023	15:00	0.4	112.5	10/02/2023	15:00	0.4	90	11/02/2023	15:00	1.8	45	12/02/2023	15:00	1.3	135
09/02/2023	16:00	1.3	135	10/02/2023	16:00	0.4	112.5	11/02/2023	16:00	1.3	45	12/02/2023	16:00	1.3	45
09/02/2023	17:00	0.9	112.5	10/02/2023	17:00	0.9	112.5	11/02/2023	17:00	1.8	90	12/02/2023	17:00	0.9	112.5
09/02/2023	18:00	0.9	135	10/02/2023	18:00	0.9	112.5	11/02/2023	18:00	1.3	90	12/02/2023	18:00	0.4	135
09/02/2023	19:00	1.3	202.5	10/02/2023	19:00	0.4	202.5	11/02/2023	19:00	2.2	45	12/02/2023	19:00	0.9	135
09/02/2023	20:00	0.9	112.5	10/02/2023	20:00	0.4	202.5	11/02/2023	20:00	1.3	45	12/02/2023	20:00	0.9	135
09/02/2023	21:00	0.9	112.5	10/02/2023	21:00	0.4	202.5	11/02/2023	21:00	0.9	45	12/02/2023	21:00	0.9	135
09/02/2023	22:00	0.9	202.5	10/02/2023	22:00	0.4	202.5	11/02/2023	22:00	0.9	45	12/02/2023	22:00	0.4	112.5
09/02/2023	23:00	1.3	112.5	10/02/2023	23:00	0.4	135	11/02/2023	23:00	1.3	112.5	12/02/2023	23:00	0.4	112.5

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Ng Wah Catholic Secondary School

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
13/02/2023	0:00	1.3	45	14/02/2023	0:00	1.3	45	15/02/2023	0:00	0.9	135	16/02/2023	0:00	0.9	135
13/02/2023	1:00	1.3	45	14/02/2023	1:00	0.9	135	15/02/2023	1:00	1.3	67.5	16/02/2023	1:00	0.9	90
13/02/2023	2:00	1.3	112.5	14/02/2023	2:00	0.9	112.5	15/02/2023	2:00	0.4	112.5	16/02/2023	2:00	0.9	112.5
13/02/2023	3:00	0.9	112.5	14/02/2023	3:00	0.4	135	15/02/2023	3:00	0.9	90	16/02/2023	3:00	1.3	112.5
13/02/2023	4:00	0.4	112.5	14/02/2023	4:00	0.4	112.5	15/02/2023	4:00	0.9	112.5	16/02/2023	4:00	1.3	112.5
13/02/2023	5:00	0.4	112.5	14/02/2023	5:00	0.4	112.5	15/02/2023	5:00	1.3	90	16/02/2023	5:00	1.3	90
13/02/2023	6:00	0.4	90	14/02/2023	6:00	0.4	135	15/02/2023	6:00	1.3	112.5	16/02/2023	6:00	1.8	90
13/02/2023	7:00	0.9	90	14/02/2023	7:00	0.9	135	15/02/2023	7:00	0.9	112.5	16/02/2023	7:00	0.9	135
13/02/2023	8:00	0.4	112.5	14/02/2023	8:00	0.9	135	15/02/2023	8:00	1.3	112.5	16/02/2023	8:00	0.9	112.5
13/02/2023	9:00	0.9	112.5	14/02/2023	9:00	0.9	112.5	15/02/2023	9:00	1.3	112.5	16/02/2023	9:00	1.3	112.5
13/02/2023	12:00	0.9	90	14/02/2023	12:00	0.4	45	15/02/2023	12:00	1.3	202.5	16/02/2023	12:00	0.9	90
13/02/2023	12:00	0.4	135	14/02/2023	12:00	0.4	135	15/02/2023	12:00	0.9	45	16/02/2023	12:00	1.3	90
13/02/2023	12:00	0.9	22.5	14/02/2023	12:00	0.9	45	15/02/2023	12:00	0.4	67.5	16/02/2023	12:00	1.3	112.5
13/02/2023	13:00	0.9	135	14/02/2023	13:00	0.3	135	15/02/2023	13:00	0.4	67.5	16/02/2023	13:00	1.8	112.5
13/02/2023	14:00	1.3	135	14/02/2023	14:00	1.3	135	15/02/2023	14:00	0.9	135	16/02/2023	14:00	1.8	112.5
13/02/2023	15:00	1.3	112.5	14/02/2023	15:00	1.3	45	15/02/2023	15:00	0.9	112.5	16/02/2023	15:00	1.3	112.5
13/02/2023	16:00	0.9	112.5	14/02/2023	16:00	0.9	135	15/02/2023	16:00	1.3	112.5	16/02/2023	16:00	1.3	135
13/02/2023	17:00	1.3	45	14/02/2023	17:00	0.9	112.5	15/02/2023	17:00	1.3	90	16/02/2023	17:00	1.3	135
13/02/2023	18:00	1.3	135	14/02/2023	18:00	0.9	112.5	15/02/2023	18:00	0.9	90	16/02/2023	18:00	1.3	112.5
13/02/2023	19:00	1.3	135	14/02/2023	19:00	0.9	135	15/02/2023	19:00	0.9	45	16/02/2023	19:00	1.3	135
13/02/2023	20:00	1.3	112.5	14/02/2023	20:00	1.3	90	15/02/2023	20:00	0.9	90	16/02/2023	20:00	0.9	112.5
13/02/2023	21:00	0.9	112.5	14/02/2023	21:00	1.3	135	15/02/2023	21:00	0.9	45	16/02/2023	21:00	1.3	45
13/02/2023	22:00	0.9	135	14/02/2023	22:00	0.9	135	15/02/2023	22:00	0.9	90	16/02/2023	22:00	1.3	45
13/02/2023	23:00	0.9	112.5	14/02/2023	23:00	0.9	135	15/02/2023	23:00	0.9	45	16/02/2023	23:00	1.3	135

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Ng Wah Catholic Secondary School

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
17/02/2023	0:00	0.9	90	18/02/2023	0:00	1.3	112.5	19/02/2023	0:00	1.3	112.5	20/02/2023	0:00	0.9	67.5
17/02/2023	1:00	0.9	45	18/02/2023	1:00	0.9	135	19/02/2023	1:00	0.9	90	20/02/2023	1:00	1.3	112.5
17/02/2023	2:00	1.3	90	18/02/2023	2:00	0.9	90	19/02/2023	2:00	1.3	90	20/02/2023	2:00	1.3	90
17/02/2023	3:00	1.3	22.5	18/02/2023	3:00	1.3	112.5	19/02/2023	3:00	1.3	135	20/02/2023	3:00	0.9	90
17/02/2023	4:00	1.3	112.5	18/02/2023	4:00	1.3	112.5	19/02/2023	4:00	1.3	112.5	20/02/2023	4:00	1.8	112.5
17/02/2023	5:00	0.9	90	18/02/2023	5:00	1.3	135	19/02/2023	5:00	0.9	112.5	20/02/2023	5:00	0.9	112.5
17/02/2023	6:00	1.3	112.5	18/02/2023	6:00	1.3	112.5	19/02/2023	6:00	1.3	112.5	20/02/2023	6:00	0.9	112.5
17/02/2023	7:00	1.3	112.5	18/02/2023	7:00	0.9	90	19/02/2023	7:00	1.3	45	20/02/2023	7:00	0.9	90
17/02/2023	8:00	0.9	112.5	18/02/2023	8:00	0.4	90	19/02/2023	8:00	1.8	45	20/02/2023	8:00	0.9	90
17/02/2023	9:00	0.4	112.5	18/02/2023	9:00	0.4	112.5	19/02/2023	9:00	1.3	90	20/02/2023	9:00	0.4	45
17/02/2023	12:00	0.9	45	18/02/2023	12:00	0.9	112.5	19/02/2023	12:00	1.3	22.5	20/02/2023	12:00	0.4	45
17/02/2023	12:00	0.4	45	18/02/2023	12:00	0.4	90	19/02/2023	12:00	0.9	112.5	20/02/2023	12:00	0.4	45
17/02/2023	12:00	0.9	112.5	18/02/2023	12:00	0.4	112.5	19/02/2023	12:00	0.4	112.5	20/02/2023	12:00	0.4	112.5
17/02/2023	13:00	1.3	45	18/02/2023	13:00	0.9	112.5	19/02/2023	13:00	0.9	112.5	20/02/2023	13:00	0.9	22.5
17/02/2023	14:00	1.3	45	18/02/2023	14:00	0.4	90	19/02/2023	14:00	1.3	45	20/02/2023	14:00	1.3	0
17/02/2023	15:00	0.9	112.5	18/02/2023	15:00	0.9	90	19/02/2023	15:00	0.4	90	20/02/2023	15:00	0.4	45
17/02/2023	16:00	0.4	112.5	18/02/2023	16:00	0.9	112.5	19/02/2023	16:00	1.8	90	20/02/2023	16:00	1.3	112.5
17/02/2023	17:00	0.9	90	18/02/2023	17:00	0.9	112.5	19/02/2023	17:00	1.3	112.5	20/02/2023	17:00	1.3	112.5
17/02/2023	18:00	0.9	45	18/02/2023	18:00	1.8	112.5	19/02/2023	18:00	1.3	112.5	20/02/2023	18:00	0.9	112.5
17/02/2023	19:00	1.3	45	18/02/2023	19:00	1.8	22.5	19/02/2023	19:00	0.9	112.5	20/02/2023	19:00	0.9	45
17/02/2023	20:00	0.4	135	18/02/2023	20:00	1.3	112.5	19/02/2023	20:00	0.9	90	20/02/2023	20:00	1.3	22.5
17/02/2023	21:00	0.9	135	18/02/2023	21:00	1.3	112.5	19/02/2023	21:00	0.9	90	20/02/2023	21:00	1.3	22.5
17/02/2023	22:00	0.4	112.5	18/02/2023	22:00	1.3	90	19/02/2023	22:00	0.9	180	20/02/2023	22:00	0.9	45
17/02/2023	23:00	0.9	112.5	18/02/2023	23:00	0.9	90	19/02/2023	23:00	0.4	45	20/02/2023	23:00	1.3	45

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Ng Wah Catholic Secondary School

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
21/02/2023	0:00	0.9	180	22/02/2023	0:00	0.9	90	23/02/2023	0:00	0.9	112.5	24/02/2023	0:00	0.4	112.5
21/02/2023	1:00	0.9	135	22/02/2023	1:00	0.4	90	23/02/2023	1:00	0.4	112.5	24/02/2023	1:00	0.4	135
21/02/2023	2:00	0.9	135	22/02/2023	2:00	0.4	112.5	23/02/2023	2:00	0.4	112.5	24/02/2023	2:00	0.9	112.5
21/02/2023	3:00	0.9	112.5	22/02/2023	3:00	1.3	112.5	23/02/2023	3:00	1.3	90	24/02/2023	3:00	0.9	90
21/02/2023	4:00	1.3	112.5	22/02/2023	4:00	0.9	67.5	23/02/2023	4:00	1.3	135	24/02/2023	4:00	0.9	135
21/02/2023	5:00	0.9	112.5	22/02/2023	5:00	0.9	67.5	23/02/2023	5:00	0.9	112.5	24/02/2023	5:00	1.3	112.5
21/02/2023	6:00	1.3	112.5	22/02/2023	6:00	0.9	45	23/02/2023	6:00	1.3	112.5	24/02/2023	6:00	1.3	112.5
21/02/2023	7:00	1.3	135	22/02/2023	7:00	0.9	225	23/02/2023	7:00	1.3	112.5	24/02/2023	7:00	0.9	112.5
21/02/2023	8:00	0.9	112.5	22/02/2023	8:00	0.9	225	23/02/2023	8:00	1.3	90	24/02/2023	8:00	1.3	112.5
21/02/2023	9:00	0.9	112.5	22/02/2023	9:00	1.3	112.5	23/02/2023	9:00	1.3	90	24/02/2023	9:00	0.9	67.5
21/02/2023	12:00	0.4	112.5	22/02/2023	12:00	0.4	225	23/02/2023	12:00	0.9	90	24/02/2023	12:00	0.9	90
21/02/2023	12:00	0.4	112.5	22/02/2023	12:00	0.4	112.5	23/02/2023	12:00	0.9	112.5	24/02/2023	12:00	1.3	135
21/02/2023	12:00	0.9	45	22/02/2023	12:00	0.9	225	23/02/2023	12:00	0.9	112.5	24/02/2023	12:00	0.4	135
21/02/2023	13:00	1.3	135	22/02/2023	13:00	0.4	225	23/02/2023	13:00	0.9	45	24/02/2023	13:00	0.4	135
21/02/2023	14:00	0.9	112.5	22/02/2023	14:00	0.9	225	23/02/2023	14:00	0.4	25	24/02/2023	14:00	0.9	135
21/02/2023	15:00	0.9	112.5	22/02/2023	15:00	0.9	112.5	23/02/2023	15:00	0.4	112.5	24/02/2023	15:00	1.3	112.5
21/02/2023	16:00	1.3	90	22/02/2023	16:00	0.9	135	23/02/2023	16:00	0.4	112.5	24/02/2023	16:00	1.3	135
21/02/2023	17:00	1.3	90	22/02/2023	17:00	0.9	112.5	23/02/2023	17:00	0.4	135	24/02/2023	17:00	1.3	112.5
21/02/2023	18:00	0.9	135	22/02/2023	18:00	0.9	90	23/02/2023	18:00	0.9	135	24/02/2023	18:00	0.4	112.5
21/02/2023	19:00	1.8	112.5	22/02/2023	19:00	0.4	135	23/02/2023	19:00	0.9	135	24/02/2023	19:00	0.4	135
21/02/2023	20:00	1.3	90	22/02/2023	20:00	0.4	90	23/02/2023	20:00	0.9	270	24/02/2023	20:00	0.9	135
21/02/2023	21:00	1.3	90	22/02/2023	21:00	0.9	135	23/02/2023	21:00	0.9	270	24/02/2023	21:00	0.9	112.5
21/02/2023	22:00	0.9	45	22/02/2023	22:00	0.9	90	23/02/2023	22:00	0.4	45	24/02/2023	22:00	1.3	90
21/02/2023	23:00	1.3	90	22/02/2023	23:00	0.4	135	23/02/2023	23:00	1.3	45	24/02/2023	23:00	0.9	135

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Ng Wah Catholic Secondary School

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
25/02/2023	0:00	1.3	135	26/02/2023	0:00	0.4	270	27/02/2023	0:00	1.3	90	28/02/2023	0:00	0.9	45
25/02/2023	1:00	1.3	112.5	26/02/2023	1:00	0.4	135	27/02/2023	1:00	0.9	90	28/02/2023	1:00	0.9	112.5
25/02/2023	2:00	0.9	90	26/02/2023	2:00	0.9	135	27/02/2023	2:00	0.9	45	28/02/2023	2:00	1.3	90
25/02/2023	3:00	0.9	112.5	26/02/2023	3:00	0.4	112.5	27/02/2023	3:00	1.3	135	28/02/2023	3:00	1.8	45
25/02/2023	4:00	1.3	90	26/02/2023	4:00	0.9	112.5	27/02/2023	4:00	1.3	135	28/02/2023	4:00	1.8	90
25/02/2023	5:00	0.9	90	26/02/2023	5:00	0.4	135	27/02/2023	5:00	1.3	90	28/02/2023	5:00	1.3	90
25/02/2023	6:00	0.9	90	26/02/2023	6:00	0.4	112.5	27/02/2023	6:00	1.3	135	28/02/2023	6:00	0.9	22.5
25/02/2023	7:00	0.9	112.5	26/02/2023	7:00	0.9	135	27/02/2023	7:00	1.3	135	28/02/2023	7:00	1.3	22.5
25/02/2023	8:00	0.9	112.5	26/02/2023	8:00	0.9	135	27/02/2023	8:00	0.9	67.5	28/02/2023	8:00	1.3	225
25/02/2023	9:00	1.3	112.5	26/02/2023	9:00	1.3	135	27/02/2023	9:00	0.9	90	28/02/2023	9:00	0.9	45
25/02/2023	12:00	1.3	135	26/02/2023	12:00	1.3	90	27/02/2023	12:00	1.3	225	28/02/2023	12:00	1.8	112.5
25/02/2023	12:00	0.9	112.5	26/02/2023	12:00	0.9	112.5	27/02/2023	12:00	1.3	67.5	28/02/2023	12:00	1.8	90
25/02/2023	12:00	0.9	112.5	26/02/2023	12:00	1.3	112.5	27/02/2023	12:00	0.9	22.5	28/02/2023	12:00	0.9	112.5
25/02/2023	13:00	1.3	112.5	26/02/2023	13:00	1.3	112.5	27/02/2023	13:00	1.3	90	28/02/2023	13:00	0.9	112.5
25/02/2023	14:00	0.9	112.5	26/02/2023	14:00	1.3	112.5	27/02/2023	14:00	0.4	22.5	28/02/2023	14:00	0.9	135
25/02/2023	15:00	0.4	112.5	26/02/2023	15:00	0.4	90	27/02/2023	15:00	0.9	22.5	28/02/2023	15:00	0.9	112.5
25/02/2023	16:00	0.9	135	26/02/2023	16:00	1.3	112.5	27/02/2023	16:00	0.9	22.5	28/02/2023	16:00	0.9	135
25/02/2023	17:00	0.9	90	26/02/2023	17:00	1.3	90	27/02/2023	17:00	0.9	112.5	28/02/2023	17:00	0.9	135
25/02/2023	18:00	1.3	112.5	26/02/2023	18:00	1.3	90	27/02/2023	18:00	0.4	112.5	28/02/2023	18:00	0.9	112.5
25/02/2023	19:00	1.8	90	26/02/2023	19:00	1.3	90	27/02/2023	19:00	0.9	112.5	28/02/2023	19:00	0.4	112.5
25/02/2023	20:00	1.3	112.5	26/02/2023	20:00	1.3	135	27/02/2023	20:00	0.4	112.5	28/02/2023	20:00	0.9	90
25/02/2023	21:00	1.3	112.5	26/02/2023	21:00	0.9	45	27/02/2023	21:00	0.4	135	28/02/2023	21:00	0.4	112.5
25/02/2023	22:00	0.9	112.5	26/02/2023	22:00	0.9	45	27/02/2023	22:00	0.9	135	28/02/2023	22:00	0.9	157.5
25/02/2023	23:00	0.9	112.5	26/02/2023	23:00	0.9	112.5	27/02/2023	23:00	0.9	225	28/02/2023	23:00	0.9	337.5

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Ng Wah Catholic Secondary School

Appendix G – 24-hr TSP monitoring results and graphical presentation

Start Date Weather		Air Temp.	Atmospheric Pressure	Filter we	Filter weight (g)		Elapse Time		Sampling Time			Av. Flow	Total vol.	Conc.
		(°C)	(hPa)	Initial	Final	weight (g)	Initial	Final	(min)	Initial	Final	(m ³ /min)	(m ³)	$(\mu g/m^3)$
02/02/2023	Sunny	20.7	1018.2	18.2766	18.4255	0.1489	2023/2/2 9:05	2023/2/3 9:05	1440	50	50	1.39	2002	74
08/02/2023	Cloudy	18.3	1017.1	18.4061	18.486	0.0799	2023/2/8 13:10	2023/2/9 13:10	1440	50	50	1.40	2009	40
14/02/2023	Cloudy	21.3	1018.8	18.3061	18.393	0.0869	2023/2/14 9:10	2023/2/15 9:10	1440	50	50	1.39	2001	43
20/02/2023	Sunny	18.5	1019.2	18.5404	18.7278	0.1874	2023/2/20 9:00	2023/2/21 9:00	1440	52	52	1.45	2092	90
25/02/2023	Sunny	20.3	1026.5	15.0103	15.1707	0.1604	2023/2/25 13:15	2023/2/26 13:15	1440	50	50	1.36	1959	82
												Maxim	um	90


Location: AM2(A) – Ng Wah Catholic Secondary School


1.45	2092	90				
1.36	1959	82				
Maxim	90					
Minim	Minimum					
Avera	66					
Action I	175					
Limit L	260					


Location: AN	M3 – Sky	Tower	

Start Date	Weather	Air Temp.	Atmospheric Pressure	Filter we	eight (g)	Particulate	Elapse	e Time	Sampling Time	Flow (cf		Av. Flow	Total vol.	Conc.
		(°C)	(hPa)	Initial	Final	weight (g)	Initial	Final	(min)	Initial	Final	(m ³ /min)	(m ³)	$(\mu g/m^3)$
02/02/2023	Sunny	20.7	1018.2	15.4527	15.6151	0.1624	2023/2/2 13:22	2023/2/3 13:22	1440	46	46	1.29	1865	87
08/02/2023	Cloudy	18.3	1017.1	18.3708	18.501	0.1302	2023/2/8 9:14	2023/2/9 9:14	1440	48	48	1.36	1953	67
14/02/2023	Cloudy	21.3	1018.8	18.3392	18.49	0.1508	2023/2/14 13:31	2023/2/15 13:31	1440	48	48	1.35	1945	78
20/02/2023	Sunny	18.5	1019.2	14.7171	14.8568	0.1397	2023/2/20 13:25	2023/2/21 13:25	1440	48	48	1.36	1955	71
25/02/2023	Sunny	20.3	1026.5	14.9368	15.1288	0.192	2023/2/25 9:24	2023/2/26 9:24	1440	50	50	1.40	2017	95
	-								•			Maxim	nım	95

1.10	2017	25
Maxim	num	95
Minim	um	67
Avera	ıge	80
Action I	Level	172
Limit L	evel	260







		Reportin	g Period	
Major Construction Activities	Nov	Dec	Jan	Feb
	2022	2022	2023	2023
Construction of DCS	\checkmark	✓	✓	~
Construction works for Road L16	\checkmark	✓	✓	✓
Construction works for Olympic Avenue	\checkmark	✓	✓	✓
Construction works for additional run-in at Road L7	\checkmark	✓	✓	
Construction of gantry footing at launching shaft for subway SB-01			✓	✓
Dismantling of gantry crane at casting yard		✓	✓	
ELS and excavation works at Sa Po Road		✓	✓	✓
ELS and excavation works for lift and staircase of LW-02			\checkmark	
ELS modification at launching shaft for SB-01				✓
Post-piling tests and proof drilling for LW02 lift and staircase	\checkmark	✓		
Pre-bored socket H-pile construction works for Slip Road S14	\checkmark	✓	\checkmark	✓
Pile cap construction works for lift and staircase of LW-02				✓
Erection of falseworks and working platform for decking of Elevated Walkway	✓	1	1	
LW-02	•	•	•	•
Erection of gantry crane at launching shaft for SB-01				\checkmark
RC construction at launching shaft for subway SB-01	\checkmark	\checkmark	\checkmark	
Construction works for Pedestrian Street No. 2	\checkmark	\checkmark		
RC construction for Subway KS10 Lift and Staircase	\checkmark	\checkmark	\checkmark	\checkmark
Renovation works for existing subways KS9, KS32 and KS10	\checkmark	\checkmark	\checkmark	\checkmark
Mini pile construction works for LW-02 lift and staircase	\checkmark			
Ground improvement works at Sa Po Road	\checkmark			

		Reportin	ig Period	
Factors might affect the monitoring results	Nov 2022	Dec 2022	Jan 2023	Feb 2023
Non-project related construction activities in the adjacent construction sites were observed.	✓	~	~	~

Appendix H – 1-hr TSP monitoring results and graphical presentation


	Date	Measure	mer	nt Period	1-hr TSP concentration, μg/m ³	Weather	
Location:		9:00	-	10:00	63		
AM2(A) –	02/02/2023	10:00	-	11:00	65	Sunny	
		11:00	-	12:00	68	-	
Ng Wah Catholic		13:00	-	14:00	33		
Secondary School	08/02/2023	14:00	-	15:00	38	Cloudy	
		15:00	-	16:00	35		
		9:00	-	10:00	37		
	14/02/2023	10:00	-	11:00	38	Cloudy	
		11:00	-	12:00	35		
		9:00	-	10:00	78		
	20/02/2023	10:00	-	11:00	83	Sunny	
		11:00	-	12:00	85		
		13:00	-	14:00	84		
	25/02/2023	14:00	-	15:00	85	Sunny	
		15:00	-	16:00	83		
	Μ	laximum			85		
	Ν	linimum			33		
		Average			61		
		tion Level	-		302		
	Li	mit Level			500		


Date	Measure	emer	nt Period	1-hr TSP concentration, $\mu g/m^3$	Weather
	13:00	-	14:00	67	
02/02/2023	14:00	-	15:00	71	Sunny
	15:00	-	16:00	72	
	9:00	-	10:00	53	
08/02/2023	10:00	-	11:00	56	Cloudy
	11:00	-	12:00	57	
	13:00	-	14:00	40	
14/02/2023	14:00	-	15:00	44	Cloudy
	15:00	-	16:00	44	
	13:00	-	14:00	56	
20/02/2023	14:00	-	15:00	59	Sunny
	15:00	-	16:00	60	
	9:00	-	10:00	82	
25/02/2023	10:00	-	11:00	86	Sunny
	11:00	-	12:00	85	
N	laximum			86	
Ν	linimum			40	
	Average			62	
Ac	tion Level	l		301	
Li	mit Level			500	


Location:

AM3 -

Sky Tower







		Reportin	g Period	
Major Construction Activities	Nov	Dec	Jan	Feb
	2022	2022	2023	2023
Construction of DCS	\checkmark	✓	✓	✓
Construction works for Road L16	✓	✓	✓	✓
Construction works for Olympic Avenue	~	\checkmark	\checkmark	\checkmark
Construction works for additional run-in at Road L7	~	\checkmark	\checkmark	
Construction of gantry footing at launching shaft for subway SB-01			\checkmark	\checkmark
Dismantling of gantry crane at casting yard		✓	✓	
ELS and excavation works at Sa Po Road		✓	✓	✓
ELS and excavation works for lift and staircase of LW-02			✓	
ELS modification at launching shaft for SB-01				\checkmark
Post-piling tests and proof drilling for LW02 lift and staircase	~	\checkmark		
Pre-bored socket H-pile construction works for Slip Road S14	~	\checkmark	\checkmark	\checkmark
Pile cap construction works for lift and staircase of LW-02				\checkmark
Erection of falseworks and working platform for decking of Elevated Walkway LW-02	✓	~	~	~
Erection of gantry crane at launching shaft for SB-01				√
RC construction at launching shaft for subway SB-01	\checkmark	✓	✓	
Construction works for Pedestrian Street No. 2	\checkmark	✓		
RC construction for Subway KS10 Lift and Staircase	\checkmark	√	✓	\checkmark
Renovation works for existing subways KS9, KS32 and KS10	✓	✓	✓	✓
Mini pile construction works for LW-02 lift and staircase	✓			
Ground improvement works at Sa Po Road	\checkmark			

		Reportin	g Period	
Factors might affect the monitoring results	Nov 2022	Dec 2022	Jan 2023	Feb 2023
Non-project related construction activities in the adjacent construction sites were observed.		~	~	~


Appendix I – Event and Action Plan for air quality

		Ac	tion	
Event	ET	IEC	Supervisor / ER	Contractor
Action Level being exceeded by one sampling	 Identify source and investigate the causes of exceedance; Inform Contractor, IEC and Supervisor /ER; Repeat measurement to confirm finding. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor.	 Rectify any unacceptable practice; Amend working methods if appropriate.
Action Level being exceeded by two or more consecutive	1. Identify source and investigate the causes of exceedance;	 Check monitoring data submitted by ET; Check Contractor's 	1. Confirm receipt of notification of exceedance in writing;	1. Discuss with ET and IEC on proper remedial actions;
sampling	2. Inform Contractor, IEC and Supervisor /ER;	working method; 3. Discuss with ET and		2. Submit proposals for remedial actions to
	3. Increase monitoring frequency to daily;	Contractor on possible remedial measures;	IEC, agree with the Contractor on the remedial	Supervisor /ER and IEC within three working day
	4. Discuss with IEC and Contractor on remedial actions required;	4. Advise the Supervisor /ER on the effectiveness of the proposed remedial	measures to be implemented;4. Supervise implementation	of notification; 3. Implement the agreed proposals;
	5. Assess the effectiveness of Contractor's remedial actions;	measures.	of remedial measures;5. Conduct meeting with ET and IEC if exceedance	4. Amend proposal if appropriate.
	6. If exceedance continues, arrange meeting with IEC and Supervisor /ER;		continues.	
	7. If exceedance stops, cease additional monitoring.			
Limit Level being		1. Check monitoring data	1	1. Take immediate action to
exceeded by one sampling	investigate the causes of exceedance;	submitted by ET; 2. Check Contractor's	notification of exceedance in writing;	avoid further exceedance; 2. Discuss with ET and IEC
	2. Inform Contractor, IEC, Supervisor / EP, and EPD;	working method;	 Notify Contractor; In consolidation with the 	on proper remedial
	Supervisor /ER, and EPD;Repeat measurement to confirm finding;	3. Discuss possible remedial measures with ET and Contractor;	3. In consolidation with the IEC, agree with the Contractor on the remedial	actions; 3. Submit proposal for remedial actions to
	4. Assess effectiveness of	4. Advise the Supervisor /ER	measures to be	Supervisor /ER and IEC

E (Ac	tion	
Event	ЕТ	IEC	Supervisor / ER	Contractor
	Contractor's remedial actions and keep EPD, IEC and Supervisor /ER informed of the results.	on the effectiveness of the proposed remedial measures.	 implemented; 4. Supervise implementation of remedial measures; 5. Conduct meeting with ET and IEC if exceedance continues. 	within three working days of notification;4. Implement the agreed proposals.
Limit Level being exceeded by two or more consecutive sampling	 Notify IEC, Supervisor /ER, Contractor and EPD; Repeat measurement to confirm findings; Carry out analysis of Contractor's working procedures to identify source and investigate the causes of exceedance; Increase monitoring frequency to daily; Arrange meeting with IEC, Supervisor /ER and Contractor to discuss the remedial action to be taken; Assess effectiveness of Contractor's remedial actions and keep EPD, IEC and Supervisor /ER 	 submitted by ET; Check Contractor's working method; 	 notification of exceedance in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise implementation of remedial measures; 	 Take immediate action to avoid further exceedance; Discuss with ET and IEC on proper remedial actions; Submit proposal for remedial actions to Supervisor /ER and IEC within three working days of notification; Implement the agreed proposals; Submit further remedial actions if problem still not under control; Stop the relevant portion of works as instructed by the Supervisor /ER until the exceedance is abated.
	 If exceedance stop, cease additional monitoring. 			


Appendix J – Calibration certificates, catalogue of noise monitoring equipment

		Л	1					
		Å						
Spec	ifications	incode Titezo.	- 120.					
				Data r	recall memory		Allows viewing of stored data	an be saved in internal memory, for later recal
Applicable	e standards	NL-52	NL-42				Start up via file settings previou	
- approace.	o blandardo	ANSI S1.4-1983 Type 1	ANSI S1.4-1983 Type 2		orm recording e format	g*3	Uncompressed waveform WAV	Efile
		ANSI S1.4A-1985 Type 1 ANSI S1.43-1997 Type 1	ANSI S1.4A-1985 Type 2 ANSI S1.43-1997 Type 2	Sar	mpling freque	ncy	Select 48 kHz, 24 kHz or 12 kH	
		JIS C 1509-1: 2005 Class 1	JIS C 1509-1: 2005 Class 2		DC output		Select 24 bit or 16 bit Output DC signals using a frequence	cy weighting characteristic selected by processing
		WEEE Directives, Chinese RoHS (et	C, Low Voltage Directive 2006/95/EC), xport model for China only)		Output	voltage	2.5 V, 25 mV / dB at bar graph (display full scale
Measurer	ment functions	Simultaneous measurement of the for weighting and frequency weighting	ollowing items, with selected time		AC output		processing or by A, C, Z-weight	ency weighting characteristic selected by ting.
Proces	ssing (main ch)	Instantaneous sound pressure level:	Lp		Output		1 ∨ (rms values) at bar graph d Turns on when the open-collect	
		Equivalent continuous sound pressu Sound exposure level: Le	re level: Leq		output*2	.04	(max. applied voltage 24 V, max.	current 60 mA, allowable dissipation 300 mW)
		Maximum sound pressure level: Lma	x	USB			Allows USB to be connected to a Allows USB to be controlled via c	computer and recognized as a removable dis communication commands
		Minimum sound pressure level: Lmin Percentile sound levels: LN (0.1 to 99.	9 %, 0.1-increment steps, max. 5 values)	RS-23	32C commu			ation via use of a dedicated cable
	ssing (sub ch)	Instantaneous sound pressure level:	Lp		continuous of Instanta		Lp	
Additio	onal processing	In addition to main processing items for simultaneous processing:	, one of the following can be selected	dat	ta Proces	ssed value	Leq, Lmax, Lmin, Lpeak 100 ms	
		C-weighted equivalent continuous so C-weighted peak sound level: Lcpeak		Print o	utput interva out		Printing of measurement results	
		Z-weighted peak sound level: Lzpeak			r requireme ttery life (23			ne or rechargeable batteries) or external power supply Ni-MH secondary battery: 25 h
		I-time-weighted equivalent continuous : Maximum I-time-weighted equivalent continuous				, ()	At the maximum * Depends on	the setting
		The power average of the maximum lev	rel of each 5 second interval: LAtm 5		adapter temal powe	r voltage	NC-98C (NC-34 for previous me 5 to 7 V (rated voltage: 6 V)	odels cannot be used)
		The frequency weighting for the additional pro- of the sub-channel, so when the sub-channel h	essing synchronizes with the frequency weighting as A-weighting, LAtms can be selected.	Cu	irrent consu	mption	Approximately 90 mA (normal o	operation, rated voltage)
		When C-weighting (Z-weighting) is selected		Ambie conditi		perature idity	-10 to +50 °C 10 to 90 % RH (non-condensing	g)
Measurin	g time	(Lzprak) are selectable. 10 s, 1, 5, 10, 15, 30 m, 1, 8, 24 h, a	nd manual (maximum 24 h)	Dustp	roof / water-		IP code: IP54 (except for micro See precautions regarding wate	phone)
Microphone	Type Sensitivity level	UC-59 27 dB	UC-52 33 dB	Dimer	mance*4 nsions, weig		Approx. 250 (H) x 76 (W) x 33 m	nm(D), approx. 400 g (with batteries)
Measurer	ment range	A-weighting: 25 dB to 138 dB		Suppl	lied accesso	ories		5-10 x 1, Windscreen fall prevention rubber x 1, batteries x 4, SD card 512 MB×1 (NX-42EX
		C-weighting: 33 dB to 138 dB Z-weighting: 38 dB to 138 dB					preinstalled model only)	
		C-weighting peak sound level: 55 dE		Opti	ons			
Inherent	A-weighting	Z-weighting peak sound level: 60 dB 17 dB or less	19 dB or less	Exten	ded function		duct name m (Inst.on 512 MB SD card)	Product number NX-42EX
noise	C-weighting Z-weighting	25 dB or less 30 dB or less	27 dB or less 32 dB or less	Wave	form record	ting prog	ram*2 (Inst.on 2 GB SD card)	NX-42WR
Frequenc	y range	20 Hz to 20 kHz	20 Hz to 8 kHz				lysis program *2 (Inst.on 512 MB SD card) (Inst.on 512 MB SD card)	NX-42RT NX-42FT
Frequenc Time weig	y weighting	A, C, and Z F (Fast) and S (Slow)		Data r	managemen	t software	e for environmental measurement	AS-60
Level ran	ge	Single range (Linearity range: 113 df	3)				e for environmental measurement octave data management software)	AS-60RT
Switchin	oh display range max g of bar graph display	Set the upper/ lower limit in 10 dB in	crements.	(Inclu	ides the vibi	ration lev	e for environmental measurement rel data management software)	AS-60VM
RMS dete Sampling	ection circuit	Digital processing method 20.8 µs (Lp, Leq, LE, Lmax, Lmin, Lpeak	: sampling frequency: 48 kHz)		oform analys ard 512 MB		are	CAT-WAVE SD-512M
		100 ms (LN)		SD C	ard 2 GB dapter (100		110	SD-2G NC-98C
Calibratio	n	Measurement Law: electrical calibration pr using internally generated signals: acousti	erformed according to IEC and JIS standards, c calibration performed with the NC-74.		dapter (100 ry pack	V t0 240		NC-98C BP-21
Correction	n functions	Windscreen correction:	9-1 standards when the windscreen is installed.		phone exte Pin output o		bles	EC-04 (from 2 m) CC-24
		Diffuse sound field correction:	or i atomatras when the willascreen is installed.	Comp	parator outp			CC-42C
		Correction of frequency characteris (ANSI S1.4) in diffuse sound field.	tics in order to comply with standards	Printe	er er cable			DPU-414 CC-42P
Delay tim	e	The meter can be set to start measuring	ng a specified time (OFF, 1, 3, 5 or 10 s)		32C serial 1	/O cable		CC-42R
Back eras	se function	after the start button has been presse When the PAUSE key is pressed to	d or when a user-set trigger is exceeded. pause measurement, the preceding		cable d calibrator			 NC-74
		(user selectable) 0, 1, 3 or 5 s data a	are excluded from processing.	y at the	eather wind: screen mou	Joroon	anter	WS-15 WS-15006
Display		Backlit semitransparent color TFT LC * LCD with touch panel (Capacitive	Touch Panel)	Rain-	protection v	vindscree	en	WS-16
Store	anual		Bar graph update frequency: 100 ms ad manually in single address increments.		d level mete		ipod	ST-80 ST-81
EE	Number of data	Internal memory: max. 1000 sets		*1Use	e Rion fully gu	aranteed		separately). *3 NX-42WR required (sold separatel
	Ito*2	SD Card: depends on the capacity of Instantaneous values (Lp mode) and		Preca	utions rega	arding w	aterproofing	
		stored continuously and automatical					ubber bottom cover and the battery just proof rating, internal packing rep	compartment lid are firmly closed. placement is required every two years (at cost)
	Lp sampling cycle Leg sampling cycle							
		Max. 1000 h (depends on the capac	ity of the SD Card)*1					ISO 14001
		rk of Microsoft Corporation.						ISO 14001 RION CO., LTD.
Specific	ations subject	to change without notice.						ISO 9001 RION CO., LTD.
Distribu	ited by:				5	2-		
				6		F	RION C	O., LTD.
						ht	ttp://www.rion.co.jp/eng	glish/
				3-20)- <mark>41</mark> , Hi			nji, Tokyo 185-8533, Japar
							7888 Fax: +81-42-	
bie group	unt la section	nent-friendly. It does not include to	via alternationale autorementario					



C.		证书编号(Certifica	nte No.): 2HB22001076-0004		CEPREI			证书编号	弓(Certificate No.):	2HB2200107	6-0004
CEPREI					4 A计权特性(A-V	Weighting Cha	aracteristic)				
1 外观与工作正常性检查		heck)			频率	实测值	理论值	误差	允许误差	结论	U
	告果准确度的因素和缺陷。 nd defect that affect the meas	and the second s	Ethe cortificate		(Frequency)	(Actual)	(Theoretical value)	(Error)	(Limit)	(Pass/Fail)	(<i>k</i> =2)
I nere are no factor a	nd defect that affect the meas	surement result accuracy of	i me certificate.		(Hz)	(dB)	(dB)	(dB)	(dB)	(P/F)	(dB)
2 指示声级调整 (Indication	n SPI Calibration)		频率(Frequency)=1000Hz		20	-50.7	-50.5	-0.2	±2.0	Р	0.5
を声器型号	传声器编号	放大器型号			25	-45.0	-44.7	-0.3	+2.0 ~ -1.5	Р	0.5
(Microphone Type)	(Microphone SN.)	(Preamplifier T			31.5	-39.6	-39.4	-0.2	±1.5	Р	0.5
/	/	(/		40	-34.6	-34.6	0.0	±1.0	Р	0.5
					50	-30.2	-30.2	0.0	±1.0	Р	0.5
声校准器型号	标准声压级	校准前示值	校准后示值 U		63	-26.1	-26.2	0.1	±1.0	Р	0.5
(Calibrator Type)	(Reference SPL)	(Before Calibration)	(After Calibration) (k=2)		80	-22.3	-22.5	0.2	±1.0	Р	0.5
	(dB)	(dB)	(dB) (dB)		100 125	-19.1 -16.1	-19.1 -16.1	0.0	±1.0	P	0.5
4226	94.0	93.8	93.8 0.2		125	-16.1	-16.1	0.0	±1.0	P	0.5
					200	-13.2	-10.9	0.2	±1.0 ±1.0	P	0.5 0.5
3 级线性 (Level Linearity)					250	-8.7	-8.6	-0.1	±1.0 ±1.0	r p	0.5
3.1 参考级量程 (Reference		页率(Frequency): 8000Hz			315	-6.8	-6.6	-0.2	±1.0	р	0.4
			of Start Point): 90.0 dB		400	-4.7	-4.8	0.1	±1.0	Р	0.4
起始点以上间隔10)dB点的最大误差(Maximur	n Error for each 10dB abov			500	-3.1	-3.2	0.1	±1.0	P	0.4
			<i>U</i> (<i>k</i> =2) 0.6 dB		630	-1.8	-1.9	0.1	±1.0	Р	0.4
上限以下5dB间隔1dB点	的最大误差(Maximum Erro	or for each 1dB below Upp			800	-0.7	-0.8	0.1	±1.0	Р	0.4
			U (k=2) 0.6 dB		1000(Ref.)	0.0	0.0	0.0	±0.7	Р	0.4
起始点以下间隔10)dB点的最大误差(Maximur	n Error for each 10dB belo	U (k=2) 0.6 dB		1250	0.6	0.6	0.0	±1.0	Р	0.6
工用以上なの問題ものよ	的最大误差(Maximum Erro	an fan angel 1dP, abour I, ou			1600	1.0	1.0	0.0	±1.0	Р	0.6
下限以上5dB间隔1dB只	的取入医室(Maximum Erro	or for each fub above Low	$U \ (k=2) \qquad 0.6 \ dB$		2000	1.1	1.2	-0.1	±1.0	Р	0.6
			0 (11 2) 010 42		2500	1.1	1.3	-0.2	±1.0	Р	0.6
3.2 其它级量程 (Other Ra	inge) 券	页率(Frequency): 1000Hz	(D)		3150	1.0	1.2	-0.2	±1.0	Р	0.6
		级(Sound Level Indication	of Start Point): 90.0 dB		4000	0.7	1.0	-0.3	±1.0	Р	0.6
起始点以上间隔10	0dB点的最大误差(Maximu				5000	0.4	0.5	-0.1	±1.5	P	0.6
			U (k=2) 0.4 dB		6300	-0.2	-0.1	-0.1	+1.5 ~ -2.0	P	0.6
上限以下5dB间隔1dB点	的最大误差(Maximum Err	or for each 1dB below Upp	per Limit 5dB): -0.1 dB		8000 10000	-1.0 -2.3	-1.1 -2.5	0.1 0.2	$+1.5 \sim -2.5$ $+2.0 \sim -3.0$	P	0.6
			U (k=2) 0.4 dB		12500	-2.3	-4.3	0.2	$+2.0 \sim -3.0$ $+2.0 \sim -5.0$	P	0.6
起始点以下间隔10	0dB点的最大误差(Maximum	m Error for each 10dB belo	w Start Point): -0.1 dB		16000	-4.2	-4.5	-1.9	$+2.0 \sim -5.0$ $+2.5 \sim -16.0$	P P	1.0 1.0
			U (k=2) 0.4 dB		20000	-18.4	-9.3	-9.1	+3.0 ~ -00	Р	1.0
下限以上5dB间隔1dB点	间的最大误差(Maximum Err	or for each 1dB above Low									1.0
			U (k=2) 0.4 dB								
	get till set ogs	D OBLOOG	the west of the	-	第 6 页,共 8 页	Ę	数据页(Data sh	eet) ID: (071288		
	数据页(Data sh	heet) ID: 071288	第 5 页,共 8 页 Page of		Page of						

	CEPREI			证书编号	(Certificate No.): 2	2HB2200107	6-0004
	5 C计权特性(C-W	Veighting Cha	aracteristic)				
	频率	实测值	理论值	误差	允许误差	结论	U
	(Frequency)	(Actual)	(Theoretical value)	(Error)	(Limit)	(Pass/Fail)	(<i>k</i> =2)
	(Hz)	(dB)	(dB)	(dB)	(dB)	(P/F)	(dB)
	20	-6.3	-6.2	-0.1	±2.0	Р	0.5
	25	-4.5	-4.4	-0.1	+2.0 ~ -1.5	Р	0.5
	31.5	-3.0	-3.0	0.0	±1.5	Р	0.5
	40	-2.0	-2.0	0.0	±1.0	Р	0.5
	50	-1.2	-1.3	0.1	±1.0	P	0.5
	63	-0.7	-0.8	0.1	±1.0	P P	0.5
	80	-0.4	-0.5	0.1	±1.0	P	0.5 0.5
	100	-0.2	-0.3	0.1	±1.0	P	0.5
	125	-0.1	-0.2	0.1	±1.0 ±1.0	P P	0.5
	160	0.0	-0.1	0.1 0.0	±1.0 ±1.0	P	0.5
	200	0.0 0.0	0.0 0.0	0.0	±1.0 ±1.0	P	0.5
	250		0.0	0.0	±1.0 ±1.0	P	0.4
	315 400	0.0	0.0	0.0	±1.0	P	0.4
	500	0.0	0.0	0.0	±1.0	P	0.4
	630	0.0	0.0	0.0	±1.0	Р	0.4
	800	0.0	0.0	0.0	±1.0	Р	0.4
	1000(Ref.)	0.0	0.0	0.0	±0.7	Р	0.4
	1250	-0.1	0.0	-0.1	±1.0	P	0.6
	1600	-0.2	-0.1	-0.1	±1.0	Р	0.6
	2000	-0.3	-0.2	-0.1	±1.0	Р	0.6
	2500	-0.5	-0.3	-0.2	±1.0	Р	0.6
	3150	-0.8	-0.5	-0.3	±1.0	Р	0.6
	4000	-1.1	-0.8	-0.3	±1.0	Р	0.6
	5000	-1.5	-1.3	-0.2	±1.5	Р	0.6
,	6300	-2.1	-2.0	-0.1	+1.5 ~ -2.0	Р	0.6
,	8000	-2.9	-3.0	0.1	+1.5 ~ -2.5	Р	0.6
	10000	-4.2	-4.4	0.2	+2.0 ~ -3.0	Р	0.6
	12500	-6.2	-6.2	0.0	+2.0 ~ -5.0	Р	1.0
	16000	-10.4	-8.5	-1.9	+2.5 ~ -16.0	Р	1.0
	20000	-20.4	-11.2	-9.2	+3.0 ~ -∞	Р	1.0
		-20.4	-11.2 数据页(Data sl		071288		页,共 8页



证书编号(Certificate No.): 2HB22001358-0007	6
	СЕРРЕ 正 书编号(Certificate No.): 2HB22001358-0007
说明	CEPRE1 1 外观与工作正常性检查 (Appearance and Function Check)
DIRECTIONS	无影响证书中校准结果准确度的因素和缺陷。
1. 本机构质量管理体系符合ISO/IEC 17025:2017标准的要求,获得中国合格评定国家认可委员会(CNAS)认可,认可证书号为: CNAS L13344。	There are no factor and defect that affect the calibration result accuracy of the certificate.
CNAS) KPJ, KAJE (1777): CNAS L13344. This laboratory quality management system meets the ISO/IEC 17025:2017 and is accredited by the China National Accreditation Service for Conformity Assessment, No. CNAS L13344.	2 声压级 (Sound Pressure Level)
 本次校准的技术依据及CNAS认可范围(Reference documents and CNAS accredited scopes); JIG 176-2005 声校准器检定规程: Sound Pressure Level: 94dB, 104dB, 114dB, 124dB(63Hz~8kHz); 94dB (14dB, 114dB, (31.5Hz~16kHz); Frequency: 31.5Hz~16kHz; Harmonic Distortion: 0~10%, (20Hz~20 	规定声压级 测量声压级 声压级差的绝对值 允许范围 结论 U
、UV405、1140B_(01.5HZ * 10KHZ); Frequency; 51.5HZ * 10KHZ; Halmonic Distortion; 6 15/36 (2012 20) KHZ)。 * 详细内容请查看(NAS网站中注册编号为L13344的证书附件,超出范围的内容未被认可,其结果/结论所依据的合格评定活动不在认可	(Prescribed SPL) (Measured SPL) (Absolute value of SPL) (Limit) (Pass/Fail) (k=2)
* 評価内容は査査(NAS)的(第中注册前令)刀L154441(出土)的(計一,超出危险)) 含水吸(い), 火行赤水泊(花)前(水泊) つ 前下た(高づ) つ に いう 范置内, (Please see the attachment of certificate No, L1344 at CNAS website for details, beyond which is not accredited, the conformity assessment activities on which the results/conclusions are based are outside the scope of accreditation.).	(dB) (dB) (dB) (dB) (dB)
3. 本次校准所使用的主要测量标准(The main measurement standards used during the calibration):	94 93.93 0.07 ≤0.40 P 0.10
名 称 近半号/有效期/調算单位 技术指标 烟量范围 (Description) (Certificate No./Due Date/Traceability to) (Specification) (Measuring Range) 标准作層系204693) OFIG/L1001220311961/2023-03-27/航空 U=(00.5-0.20)dB (k-2) 10Hz~20kHz	3 频率 (Frequency)
304所 前置放大器(2239843) GFJGJL1001220311960/2023-03-27/航空 频率响应:±0.1dB (10~50000) Hz	
PULSE分析系统(3160-1 4GC22000014-0140/2023-01-15/賽宝(广州) 頻率: $U_{ref}=0.01\%/e^2$;电圧: 频率: $0.001Hz-51.2kHz$, 06540) $U_{ref}=0.04\%/e^2$ 电压:(1×10 ⁻⁵ ~ 30)V	规定频率 测量频率 频率误差的绝对值 允许范围 结论 Urel
4. 校准地点(The calibration place):	(Prescribed Fre.) (Measured Fre.) (Absolute value of Fre.) (Limit) (Pass/Fail) $(k=2)$ (Hz) (Hz) (%) (%) (%) (%)
广州市增城区朱村街朱村大道西78号9栋110室	(Hz) (Hz) (%) (%) 1000 1003.7 0.37 ≤ 1.00 P 0.10
5. 环境条件(Environmental conditions): 温度(Temperature): 23.8℃ 相对湿度(Relative Humidity): 61%	1000 1003.7 0.37 2.000 - 2.00
6. 本证书中给出的扩展不确定度依据JJF1059.1-2012《测量不确定度的评定与表示》评定,由合成标	4 总失真 (Distortion)
准不确定度乘以包含概率约为95%时对应的包含因子k得到。 The extended uncertainty given in this certificate is evaluated according to JJF1059.1-2012 "Evaluation and Expression	
of Uncertainty in Measurement ^{**} , and is calculated by multiplying the combined standard uncertainty by the coverage factor k which corresponding to the coverage probability about 95%.	规定声压级 规定频率 总失真 允许范围 结论 Urel
7. 证书中"P"、"合格"代表"测量结果在允许范围内", "F"、"不合格"代表"测量结果不在允许范围	(Prescribed SPL) (Measured Fre.) (Distortion) (Limit) (Pass/Fail) (k=2) (dB) (Hz) (%) (%) (%) (%)
内", "N/A"代表"不适用或技术指标暂时无法确认等"。本证书报告的结论仅供参考,使用人员应 结合实际测量的要求合理使用,如考虑测量结果测量不确定度的影响等。	(12) (12) (13) (13) (13) (13) (12)
"P" and "Pass" in this certificate stand for "Low Limit≤the measured value ≤High Limit", "F" and "Fail" stand for "the measured value <low limit="" measured="" or="" the="" value="">High Limit", "N/A" stands for "Not Applicable or The technical</low>	
specification has not been confirmed etc". The conclusions of this certificate are for reference only. Users should use them reasonably according to the actual measurement requirements, such as considering the impact of measurement	以下空白/No data hereafter
uncertainty, etc. 8. 建议校准周期是本实验室依据本证书报告的技术依据和仪器设备常规使用条件给出的建议,供委	CEDDEI
托方参考。委托方可以根据实际使用情况自行决定样品的校准周期。	
The reference calibration period is based on the reference documents and normal operating conditions of the calibrated instrument. It is only for reference. The client may decide the calibration period of the instrument according to the	
actual use.	
注: 1.本证书未经本机构书面授权,不得部分复制。(The certificate shall not be partly reproduced without	数据页(Data sheet) ID: 013393 第 5 页,共 5 页
written approval of the laboratory.) 2.本次校准结果仅与被校物有关。(The results are only related to the items calibrated.)	Page of

Catalogu	e of Air Flov	v Meter (TSI TA440))	Cal	bration (Certificat	e of Air	Flow Me	eter
SPECIFICATIONS							AAST	-FLOW-03, C	al=25 Jan 202
THERMAL ANEMOMET	TERS				Cal Lab Lir	nited 校正實	驗室有限公	司,心心	
MODELS TA410, TA430					Room 2103, Teo Tsuen Wan, NT.	chnology Plaza, 29-35 Hong Kong	Sha Tsui Road,	lac-MRA	
				CALIBRATION	Tel: +852 256 Fax: +852 301	80106 Email: info L16194 Website: w	@callab.com.hk /ww.callab.com.hk	The Columbulation	ACCREDITED Certifiate #3815.01
Velocity Range (TA410) 0 to 3	20 m/s (0 to 4,000 ft/min)	Time Constant (TA430, TA440) User selectable		Customer Informati					
Accuracy (TA410)182 ±5%	30 m/s (0 to 6,000 ft/min) of reading or ±0.025 m/s t/min), whichever is greater	External Meter Dimensions 8.4 cm x 17.8 cm x 4.4 cm (3.3 in. x 7.0 in. x 1.8 ii	-)		co Testing Centre Lim n Kui Street, Fanling,				
Accuracy (TA430, TA440)182 ±3%		Meter Weight with Batteries		Equipment Identific					
	m/s (1 ft/min)	0.27 kg (0.6 lbs.)		Equipment Descripti Air Velocity Meter	on Manufactur TSI	rer Model No. TA440	Serial No TA44017		gned equipment N F-FLOW-03
Duct Size (TA430, TA440) Dimensions 1 to 0 0.1 ci	535 cm in increments of m (1 to 250 inches in	Meter Probe Dimensions Probe Length 101.6 cm (40 in.)		Certificate Informat	ion				
incre	ments of 0.1 in.)	Probe Diameter of Tip 7.0 mm (0.28 in.) Probe Diameter of Base 13.0 mm (0.51 in.)		Date of Receipt: Date of Calibration:	21 January		Calibration (Adjustment:	Condition: 24.3°C	, 53%RH, 1008hPa
Volumetric Flow Rate (TA430 Range Actu), TA440) al range is a function of velocity,			Due Date of Calibra	tion: N/A	2022	Appearance	Good	
and	duct size	Articulating Section 19.7 cm (7.8 in.) Length		Calibration Procedu	re: SOP-116		Remark:	N/A	
Temperature Range (TA410, TA430) -18 t	o 93°C (0 to 200°F)	Diameter of 9.5 mm (0.38 in.) Articulating Knuckle		Reference Equipme			Carial No.	Evo	iration Date
	o 60°C (14 to 140°F) °C (±0.5°F)	Power Requirements		Equipment Descript Hot Wire Anemome		Model 9535	Serial No. T9535131600		luly 2022
	C(0.1°F)	Four AA-size batteries or AC adapter							
Relative Humidity (TA440 or		TA410 TA430, TA410 TA430,A	TA440,	Result of Calibratio Air Flow Rate	n				
Range 5 to 1 Accuracy4 ±3%	95% RH RH	Velocity range 0 to 20.00 m/s +	TA440-A	Reference	Measured	Error (%)	Uncertainty	Technical	Technical
Resolution 0.1%	RH	(0 to 4000 ft/min) Velocity range	<u> </u>	Reading (m/s)	Reading (m/s)		(%FS) 3.6	Requirement ± 3%	Reference Doo Mfr's Spec.
Wet Bulb Temperature (TA44	0 only)	0 to 30.00 m/s +	+	0.00	0.00	N/A -2.0	3.6	± 3%	Mfr's Spec.
Range 5 to 1	50°C (40 to 140°F)	(0 to 6000 ft/min) Temperature + +	÷	5.02	4.89	-2.6	3.6	± 3%	Mfr's Spec.
Resolution 0.1°C	C (0.1°F)		<u>+</u>	10.03	10.05	2.0	3.6	± 3%	Mfr's Spec.
Dew Point (TA440 only)		Flow +	+						CIS
	o 49°C (5 to 120°F)	Humidity, wet bulb, dew point	+						
Resolution 0.1°C	C(0.1°F)	Probe Straight Straight or -A	A Straight or -A articulated						
Instrument Temperature Rar		Variable time +	+						
	45°C (40 to 113°F) o 93°C (0 to 200°F)	constant Annual +	+						
Operating (Probe)		data logging + Auto save	i i						
Model TA440 -10 t Operating (Probe)	o 60°C (14 to 140°F)	data logging	+						
	o 60°C (-4 to 140°F)	Statistics +	+						
Data Storage Capabilities (TA	430 78440)	Review data +	+						
	430, 1A440))0+ samples and 100 test IDs	LogDat2		Note1: The estimated expand	ed uncertainties have been ca	alculated in "Evaluation and en	pression of uncertainty in	measurement" and give an in	nternal estimated to have
		downloading + software +	+	of confidence of 95%. Note2: The standard (s) and i	A coverage factor of 2 is assur nstrument used in the calibra	med unless explicitly stated. ation are traceable to nationa	l or international recognize	ed standard and are calibrate	ed on a schedule to maint
Logging Interval (TA430, TA4 1 second to 1 hour	140)	Free Certificate + +	+			andition of the instrument on			
Specifications subject to change without notice	h.	¹ Temperature compensated over an air temperature range of 5 to 6	5°C (40 to 150°F).	instrument. Note4: The result shows in th	s calibration certificate relate	only to the item calibrated, a	nd the result only applies t	o the calibration item as recei	ived.
TSI and the TSI logo are registered trademarks, the Airflow logo and LogDat2 are trademarks o	and Airflow, fTSI Incorporated	² The accuracy statement begins at 30 ft/min through 4000 ft/min for the Model TA410, and 30 ft/min through 6,000 ft/min (0.15 m/	(0.15 m/s through 20 m/s) 's through 30 m/s) for	 Calibrated By:	Check	ed and Approved B	v: Comp	any Chop:	Lin
The VITTOM INFO BILL TORNALS BE LEADELLELKE C	a i sa moorpolitilette	Models TA430 and TA440. * Accuracy with instrument case at 25°C (77°F), add uncertainty of 0	0.03°C/°C (0.05°F/°F)	Calibrated By:	Check	ca ana Approved B	,. compe	(同實驗	EE
S AIRFL	OW [°]	for change in instrument temperature. Accuracy with probe at 25°C (77°F). Add uncertainty of 0.2% RH/° change in probe temperature. Includes 1% hysteresis.	C (0.1% RH/°F) for	her	loc	nav fel		の有限2	a la
Airflow Instruments, TSI Instrume Visit our website at www.airflowin		ion.		Rex Tse	Warre	n Yeung		cate Issue Date: 25	January 2022 ct.
UK Tel: +44 149 4 459200 France Tel: +33 491 11 87 64	Germany Tel: +49 241 5230	30				*** End of Co			
	TSI Incorporated			 The certificate sha 2. The certificate is is 	Il not be reproduced sued subject to the l	except in full, without atest Terms and Cone	it written approval ditions, available at	of Cal Lab Calibratio	n CCO332 Page 1 of

	Cal Lab Limit Room 2103, Techno Tsuen Wan, NT, Hor Tel: +852 256801(Fax: +852 301161	ology Plaza, 29-: ng Kong 06 Email: inf	35 Sha Tsui Road, fo@callab.com.hk		CCREDITED Cortifiate #3815.01		
	No.: CC0222301 sting Centre Limited i Street, Fanling, N.T						
Equipment Identification Equipment Description Air Velocity Monitor	Manufacturer TSI				Assigned equipment No. AAST-FLOW-03		
Certificate Information Date of Receipt: Date of Calibration: Due Date of Calibration: Calibration Procedure:	11 January 2023 13 January 2023 N/A SOP-112		Calibratic Adjustme Appearar Remark:	ent: N nce: G	3.5°C, 58%RH, 1003hPa /A ood /A		
Reference Equipment Ide		Madal	Serial No		Expiration Date		
Equipment Description Hot Wire Anemometer		Model 9535	T953513		11 August 2024		
Result of Calibration Air flow rate – Error of ind	ication						
	easured reading	Error (%)	Uncertainty	Technical	Technical Reference Doc.		
(L/min) 0.5	(L/min) 0.51	2.0	(%FS) 3.6	Requirement ± 5 %	JJG 956-2013		
1.0	0.99	-1.0	3.6	± 5 %	JJG 956-2013		
2.0	2.03	1.5	3.6	± 5 %	JJG 956-2013		
5.0	5.07	1.4	3.6	± 5 %	JJG 956-2013 CT-AFR-01		
accuracy and good condition.	ge factor of 2 is assumed un nt used in the calibration ar tificate refer to the condition	nless explicitly stated. re traceable to nation on of the instrument o	nal or international recog on the date of calibration	nized standard and are ca and carry no implication	librated on a schedule to maintain the regarding the long term stability of the		
Note4: The result shows in this calibra		nd Approved E		ipany Chop:	AD L D		
Wing Cheng	Comen Warren Yeu) fler	Cert		ставе-оз		
		*** End of C	Certificate ***				
 The certificate shall not The certificate is issued 					ration CC0222301 Page 1 of 1		


Appendix K – Noise monitoring results and graphical presentation

M4(A) – Le Billionnaire

	Temp	XX7 (1		Measured Noise Level at M4(A), dB(A)								
Date	(°C)	Weather	r	Гiı	ne	Baseline	L_{Aeq}	L _{A10}	L _{A90}	Limit		
02/02/2023	20.7	Sunny	13:05	-	13:35	69.5	69.9	71.5	68.5	75		
08/02/2023	18.3	Cloudy	9:10	-	9:40	69.5	69.5	70.7	67.9	75		
14/02/2023	21.3	Cloudy	13:10	-	13:40	69.5	69.7	71.2	68.3	75		
20/02/2023	18.5	Sunny	9:21	-	9:51	69.5	70.9	71.9	69.6	75		
				Maximum								
			Minimum			69.5]					
					Average		70.0]				


M5(A) – Prince Ritz

	Temp	XX / 1	Measured Noise Level at M5(A), dB(A)								
Date	(°C)	Weather	r	Time			L_{Aeq}	L _{A10}	L _{A90}	Limit	
02/02/2023	20.7	Sunny	14:05	-	14:35	72.5	72.3	74.1	69.7	75	
08/02/2023	18.3	Cloudy	10:20	-	10:50	72.5	72.6	74.5	70.4	75	
14/02/2023	21.3	Cloudy	14:25	-	14:55	72.5	72.8	74.0	69.8	75	
20/02/2023	18.5	Sunny	10:17	-	10:47	72.5	73.9	75.2	72.0	75	
					Maximum		73.9				
			Minimum			72.3					
				Average			72.9				



LAeq, 30-min graphical results of M4(A) – Le Billionnaire

LAeq, 30-min graphical results of M5(A) – Prince Ritz



		Reportin	g Period	
Major Construction Activities	Nov	Dec	Jan	Feb
	2022	2022	2023	2023
Construction of DCS	\checkmark	✓	√	✓
Construction works for Road L16	\checkmark	✓	√	✓
Construction works for Olympic Avenue	√	✓	√	✓
Construction works for additional run-in at Road L7	√	✓	√	
Construction of gantry footing at launching shaft for subway SB-01			✓	\checkmark
Dismantling of gantry crane at casting yard		✓	✓	
ELS and excavation works at Sa Po Road		\checkmark	\checkmark	\checkmark
ELS and excavation works for lift and staircase of LW-02			\checkmark	
ELS modification at launching shaft for SB-01				\checkmark
Post-piling tests and proof drilling for LW02 lift and staircase	\checkmark	\checkmark		
Pre-bored socket H-pile construction works for Slip Road S14	\checkmark	\checkmark	\checkmark	\checkmark
Pile cap construction works for lift and staircase of LW-02				\checkmark
Erection of falseworks and working platform for decking of Elevated Walkway	\checkmark	~	\checkmark	✓
LW-02 Erection of gantry crane at launching shaft for SB-01				✓
RC construction at launching shaft for subway SB-01	\checkmark	✓	✓	
Construction works for Pedestrian Street No. 2	√	✓		
RC construction for Subway KS10 Lift and Staircase	\checkmark	✓	\checkmark	√
Renovation works for existing subways KS9, KS32 and KS10	\checkmark	✓	✓	✓
Mini pile construction works for LW-02 lift and staircase	\checkmark			
Ground improvement works at Sa Po Road	\checkmark			

	Reporting Period						
Factors might affect the monitoring results	Nov 2022	Dec 2022	Jan 2023	Feb 2023			
Non-project related construction activities in the adjacent construction sites were observed.	✓	~	~	~			

Appendix L – Event and Action Plan for noise

E		Act	tion	
Event	ЕТ	IEC	Supervisor / ER	Contractor
Action Level being exceeded	 Notify Supervisor / ER, IEC and Contractor; Carry out investigation; Report the results of investigation to the IEC, Supervisor / ER and Contractor; Discuss with the IEC and Contractor on remedial measures required; Increase monitoring frequency to check mitigation effectiveness. (The above actions should be taken within 2 working days after the exceedance is identified.) 	 Review the investigation results submitted by the ET; Review the proposed remedial measures submitted by the Contractor and advise the ER accordingly; Advise the Supervisor / ER on the proposed remedial measures. (The above actions should be taken within 2 working days after the exceedance is identified.) 	3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;	 Submit noise mitigation proposal to IEC and Supervisor / ER; Implement noise mitigation proposals. (The above actions should be taken within 2 working days after the exceedance is identified.)
Limit Level being exceeded	 Inform IEC, Supervisor /ER, Contractor and EPD; Repeat measurement to confirm findings; Increase monitoring frequency; Identify source and investigate the cause of exceedance; Carry out analysis of Contract's working procedure; Discuss remedial measures required with the IEC, Contractor and Supervisor /ER; Assess effectiveness of 	 Discuss the potential remedial actions with Supervisor /ER, ET and Contractor; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the Supervisor /ER accordingly. (The above actions should be taken within 2 working days after the exceedance is identified.) 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC and Supervisor /ER within 3 working days of notification; Implement the agreed proposal; Submit further proposal if problem still not under control; Stop the relevant portion of works as instructed by the Supervisor /ER until the exceedance is abated. (The above actions should be

Event		Act	tion	
Event	ЕТ	IEC	Supervisor / ER	Contractor
	Contractor's remedial		exceedance until the	taken within 2 working days
	actions and keep IEC,		exceedance is abated.	after the exceedance is
	EPD, and Supervisor /ER		(The above actions should be	identified.)
	informed of the results;		taken within 2 working days after	
	8. If exceedance stops, cease		the exceedance is identified.)	
	additional monitoring.			
	(The above actions should be			
	taken within 2 working days			
	after the exceedance is			
	identified.)			

Appendix M – Event and Action Plan for Landscape and Visual Impact

Event		Act	tion	
Event	ЕТ	IEC	Supervisor / ER	Contractor
Design Check	1. Check final design conforms to the requirements of EP and prepare report.	 Check report. Recommend remedial design if necessary. 	1. Undertake remedial design if necessary.	
Non-conformity on one occasion	 Identify Source. Inform IEC and Supervisor /ER. Discuss remedial actions with IEC, Supervisor /ER and Contractor. Monitor remedial actions until rectification has been completed. 	 Check report. Check Contractor's working method. Discuss with ET and Contractor on possible remedial measures. Advise Supervisor /ER on effectiveness of proposed remedial measures. Check implementation of remedial measures. 	 Notify Contractor. Ensure remedial measures are properly implemented. 	 Amend working methods. Rectify damage and undertake any necessary replacement.
Repeated Non-conformity	 Identify Source. Inform IEC and Supervisor /ER. Increase monitoring frequency. Discuss remedial actions with IEC, Supervisor /ER and Contractor. Monitor remedial actions until rectification has been completed. If non-conformity stops, cease additional monitoring. 	method. 3. Discuss with ET and Contractor on possible remedial measures.	 Notify Contractor. Ensure remedial measures are properly implemented. 	 Amend working methods. Rectify damage and undertake any necessary replacement.

Appendix N – Waste Flow Table

	Actual Quantities of Inert C&D Materials Generated Monthly				Actual Quantities of C&D Wastes Generated Monthly								
Month	Total Quantity Generated A + B	Broken Concrete Generated A	General fill Generated B	Broken Concrete Reused in the Contract	General Fill Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Import Fill	Metals	Paper / Cardboard Packaging	Plastics (3)	Chemical Waste	Other, e.g. general refuse
	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m ³]
JAN	0.67	0.00	0.67	0.00	0.09	0.00	0.58	0.00	0.00	0.00	0.00	0.00	0.01
FEB	0.81	0.00	0.81	0.00	0.08	0.00	0.73	0.00	0.00	0.00	0.00	0.00	0.01
MAR													
APR													
MAY													
JUNE													
SUB- TOTAL	1.48	0.00	1.48	0.00	0.17	0.00	1.31	0.00	0.00	0.00	0.00	0.00	0.02
JULY													
AUG													
SEPT													
OCT													
NOV													
DEC													
TOTAL	1.48	0.00	1.48	0.00	0.17	0.00	1.31	0.00	0.00	0.00	0.00	0.00	0.02

MONTHLY SUMMARY WASTE FLOW TABLE FOR 2023 (YEAR)

Appendix O – Environmental Mitigation Implementation Schedule (EMIS)

EIA Ref	Recommended Mitigation Measures	Implementation			'n
Part B	Water Quality	Not Observed	Yes	No	Remark
S8.8	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include use of sediment traps and adequate maintenance of drainage systems to prevent flooding and overflow				
S8.8	Construction site should be provided with adequately designed perimeter channel and pre- treatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	Ø			
S8.8	Construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.				
S8.8	Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m ³ capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.				
S8.8	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m3 should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	Ŋ			
S8.8	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	\mathbf{N}			
S8.8	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms. Particular attention should be paid to the control of silty surface runoff during storm events.				
S8.8	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.				
S8.8	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel wash bay to the public road should be paved with sufficient backfall toward the wheel wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.				
S8.8	Drainage On-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea.	V			
S8.8	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.				
S8.8	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ				
S8.8	Sewage Effluent Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.				
S8.8	Stormwater Discharges Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes	V			
S8.8	Debris and Litter In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management				

EIA Ref	Recommended Mitigation Measures	Implementation			
	is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur				
S8.8	Construction Works at or in Close Proximity of Storm Culvert or Seafront The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low.	V			
S8.8	The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm culvert / nullah.	V			
S8.8	Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works.	V			
S8.8	Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.		\checkmark		
S8.8	Construction debris and spoil should be covered up and/ or disposed of as soon as possible to avoid being washed into the nearby water receivers		V		
S8.8	Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.	V			
S8.8	Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff.	V			
S8.8	Construction effluent, site run-off and sewage should be properly collected and/or treated.	V			
S8.8	Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props to prevent adverse impact on the storm water quality.	V			
S8.8	Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage of construction materials.	V			
S8.8	Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea.	\checkmark			
S8.8	Supervisory staff should be assigned to station on site to closely supervise and monitor the works		\mathbf{N}		
Part C C	onstruction Noise Impact	Not Observed	Yes	No	Remark
S7.8	Use of quiet PME, movable barriers for A sphalt Paver, Breaker , Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump, Generator and Water Pump		V		
S7.9	Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program. Mobile plant, if any, should be sited as far away from NSRs as possible.		V		
	Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.	V			
	Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.	V			
Part D W	/aste / Chemical Management	Not Observed	Yes	No	Remark
S5.2	Prepare a Waste Management Plan, which becomes a part of the Environmental Management Plan, in accordance with the requirements stipulated in ETWB TC(W) No. 19/2005, approved by the Engineer/Supervising Officer of the Project based on current practices on construction sites		V		
	Training of site personnel in site cleanliness, proper waste management and chemical waste handling procedures		\mathbf{V}		
	Provision of sufficient waste disposal points and regular collection for waste. Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers	V			
	Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors. Separation of chemical wastes for special handling and appropriate treatment	\square			
S9.5	1)Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site 2)Training of site personnel in proper waste management and chemical waste handling procedures		V		
	3)Provision of sufficient waste disposal points and regular collection for disposal 4)Appropriate measures to minimise windblown litter and dust during transportation of waste				
	by either covering trucks or by transporting wastes in enclosed containers 5)A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites)				

EIA Ref	Recommended Mitigation Measures	Implementation			
S9.5	 Waste Reduction Measures 1) Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals 2) Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal 3) Encourage collection of aluminum cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force 4) Any unused chemicals or those with remaining functional capacity should be recycled 5) Proper storage and site practices to minimize the potential for damage or 				
S9.5	 contamination of construction materials Construction and Demolition Material Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact from handling and transportation of C&D material. The mitigation measures include: 1) Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal, the transient stockpiles should be located away from waterfront or storm drains as far as possible 2) Open stockpiles of construction materials or construction wastes on site should be covered with tarpaulin or similar fabric 3) Skip hoist for material transport should be totally enclosed by impervious sheeting 4) Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site 5) The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores 6) The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle 7) All dusty materials should be sprayed with water prior to any loading, unloading or transfer eperation so as to maintain the dusty materials wet 				
S9.5	When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket System for Disposal of Construction				
S9.5	Chemical Waste After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the <i>Waste Disposal (Chemical</i> <i>Waste) (General) Regulation</i>	V			
Part E La	andscape & Visual	Not Observed	Yes	No	Remark
S13.9	CM1 - All existing trees should be carefully protected during construction. CM2 - Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work. CM3 - Control of night-time lighting. CM4 - Erection of decorative screen hoarding.				
Part F A	ir Quality	Not Observed	Yes	No	Remark
S6.8	Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.		\mathbf{N}		
S6.8	Misting for the dusty material should be carried out before being loaded into the vehicle.	V			
S6.8	Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin.	V			
S6.8	The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation				
S6.8	The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways insider the site. On-site unpaved roads should be compacted and kept free of lose materials		\checkmark		
S6.8	Vehicle washing facilities should be provided at every vehicle exit point	V			
S6.8	The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.		$\mathbf{\nabla}$		
S6.8	Every main haul road should be-scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet.		\mathbf{N}		

EIA Ref	Recommended Mitigation Measures	Implementation			
S6.8	Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides.	\checkmark			
S6.8	Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.		V		
S6.5	8 times daily watering of the work site with active dust emitting activities.		V		

Appendix P – Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: February 2023

Contract No.	Record of Complaint (Yes/No)	Record of Warning (Yes/No)	Notification of Summons and Successful Prosecutions (Yes/No)
ED/2018/05	No	No	No

Cumulative Statistics on Complaints, Notification of Summons and Successful Prosecutions upto reporting month

Contract No.	Record of Complaint	Record of Warning	Notification of Summons and Successful Prosecutions
ED/2018/05	1	0	0