19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : fugro.com



84th CONSOLIDATED MONTHLY EM&A REPORT

October 2023

Client : Civil Engineering and Development Department, HKSAR

EP No. : EP-337/2009 –

New Distributor Roads Serving the Planned Kai Tak

Development Area

Contract No. : KLN/2016/05 -

Independent Environmental Checker for

Contract No. KL/2015/02 Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area

Report No. : 0087/16/ED/1207

Prepared by : Wingo So

Certified by : Calvin Leuro

Independent Environmental Checker Fugro Technical Services Limited

19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong.

Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : fugro.com



TABLE OF CONTENTS

| EXE | CUTIVE SUMMARY | I |
|-----|--|----|
| 1. | INTRODUCTION | 1 |
| 2. | ENVIRONMENTAL MONITORING AND AUDIT | 5 |
| 3. | SITE INSPECTION | 7 |
| 4. | ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE | 8 |
| 5. | IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES | 9 |
| 6. | FUTURE KEY ISSUES | 10 |
| 7. | CONCLUSIONS | 12 |

LIST OF APPENDICES

| Appendix A | Monthly EM&A Report For Contract No. KL/2014/01 Kai Tak Development - Stage 2 Infrastructure works for Developments at Southern Part of the Former Runway |
|------------|---|
| Appendix B | Monthly EM&A Report For Contract No. KL/2015/02 Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area |
| Appendix C | Monthly EM&A Report For Contract No. ED/2018/05 Kai Tak Development – Stage 5B infrastructure works at the former north apron area |

19/F, Fugro House − KCC2, Tel : +852 2450 8238 1 Kwai On Road, Fax : +852 2450 8032 Kwai Chung, N.T., E-mail : mcl@fugro.com Hong Kong. Website : fugro.com



EXECUTIVE SUMMARY

- i. This is the 84th Consolidated Monthly EM&A Report which summaries the EM&A works undertaken by respective contract under EP-337/2009 within the period between 1 October and 31 October 2023.
- ii. The construction activities undertaken in the reporting month are summarized as follow:

Contract No. KL/2014/01:

- DCS modification works at Shing Fung Road;
- Rendering works for wall at Underpass;
- Remedial works for wall & ceiling finishes at Underpass;
- · Deck cladding rectification and modification, and
- TTA implementation for noise barrier cleaning works at Shing Fung Road.
- TTA implementation for minor works at Wang Chiu Road / Kai Cheung Road.

Contract No. KL/2015/02:

- Reinstatement of PERE central Divider
- Reinstatement of SKLRP pedestrian footway
- Excavation and installation work of subway ST2 ELS strut and wailing

Contract No. ED/2018/05:

- Erect falsework and working platform for Decking of Elevated Walkway LW-02
- RC Construction for Decking of Elevated Walkway LW-02
- RC Construction of LW02 Lift and Staircase
- RTBM dismantle
- Road and Drain Construction works for Road L16, Commercial Street and Road D1
- Construction works for DCS
- Modification works for Rising Main chamber WOC1 and AVC2
- Road and drain construction works at Olympic Avenue
- Renovation works for Subway KS10 Lift and Staircase
- Renovation works for existing subways KS9, KS32 and KS10
- Construction of Retaining Wall Type 1 for S14
- Construction of Pile Cap for S14
- Demolition of bearing wall of S14
- Construction works for SMH404 and SMH505

Breaches of the Action and Limit Levels

- No Action / Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.
- iv. No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.
- v. No Limit Level exceedance was recorded for noise monitoring in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : fugro.com



vi. No complaint, notification of summons or prosecution was received for Contract No. KL/2014/01, Contract No. KL/2015/02 and Contract No. ED/2018/05 in this reporting month.

Reporting Changes

vii. There was no reporting change in the reporting month.

Future Key Issues

viii. The potential environmental impacts for the coming month and the control measures are shown in **Table I**:

Table I Summary of Key Issues for the Coming Month and Control Measures

| Table I Summary of Key Issues for the Coming Month and Control Measures | | | | | |
|---|--|--|--|--|--|
| Major Impact Prediction | Control Measures | | | | |
| Contract No. KL/2014/01: | | | | | |
| Nil. | • Nil. | | | | |
| Contract No. KL/2 | <u>015/02:</u> | | | | |
| Air quality impact (dust) | Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with impervious materials or maintained wet; and Watering of any earth moving activities. | | | | |
| Water quality impact (surface run-off) | Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road | | | | |
| Noise Impact | Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Machines and Plants that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; Regular maintenance of machines; and Use of movable noise barriers if necessary. | | | | |
| Waste /Chemical Management | Avoided oil leakage from PME Provided drip tray with adequate capacity and well maintained to chemical and oil containers | | | | |
| Contract No. ED/2 | <u>018/05:</u> | | | | |
| Air Quality, Construction Noise, Water Quality, Chemical and Waste Management, Landscape and Visual | Sufficient watering of the works site with the active dust emitting activities, Limitation of the speed for vehicles on unpaved site roads, Properly cover the stockpiles, Good maintenance to the plant and equipment, Use of quieter plant and Quality Powered Mechanical Equipment (QPME), Provide movable noise barriers, Appropriate desilting/ sedimentation devices provided on site for treatment before discharge, Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall, Onsite waste sorting and implementation of trip ticket system, Good management and control on construction waste reduction, Erection of decorative screen hoarding, Strictly following the Environmental Permits and Licenses, and Provide sufficient mitigation measures as recommended in Approved EIA Reports. | | | | |

19/F, Fugro House - KCC2, Tel 1 Kwai On Road, Fax E-mail : mcl@fugro.com Kwai Chung, N.T., Hong Kong. Website : fugro.com

IGRO

1. INTRODUCTION

1.1 **Background**

- The Kai Tak Development is located in the south-eastern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 March 2009.
- The EP-337/2009 was issued on 23 April 2009 for the new distributor roads serving the planned Kai Tak Development to the following scale and slope:
 - Road D1 a dual 2-lane carriageway of approximately 1.3 km long.

: +852 2450 8238

: +852 2450 8032

- Road D2 a dual 3-lane carriageway of approximately 1.1 km long.
- Road D3 a dual 2-lane carriageway of approximately 2.3 km long. c)
- Road D4 a dual 2-lane carriageway of approximately 0.9 km long.
- The Civil Engineering and Development Department HKSAR has appointed Fugro Technical Services Limited (FTS) to undertake the role of Independent Environmental Checker (IEC) for the Contract No. KL/2015/02.
- This is the 84th Consolidated Monthly EM&A Report which summaries the EM&A works undertaken by respective contract under EP-337/2009 within the period between 1 October and 31 October 2023.

1.2 **Summary of relevant Contract Information of Key Personnel**

| Party | Position | Name | Telephone | Fax/ E-mail |
|-----------------------------------|----------------------|------------------|-----------|-------------|
| Contract No. KL/2014/0 | <u>1:</u> | | | |
| Project Proponent (CEDD) | Engineer | Ms. KY Chan | 3579 2458 | 2739 0076 |
| Engineer's Representative (AECOM) | SRE | Mr. Darren Lee | 3911 4207 | 3911 4288 |
| IEC (KSMC) | IEC | Mr. Happy Lee | 2618 2166 | 2120 7752 |
| | ET Leader | Mr. K.S Lee | 2151 2091 | |
| ET (Cinotech) | Audit Team Leader | Ms. Betty Choi | 2151 2072 | 3107 1388 |
| Main Contractor (CCJV) | EO | Mr. Eric So | 6013 8048 | 2960 1399 |
| Contract No. KL/2015/0 | 2: | | | |
| Project Proponent (CEDD) | Senior Engineer | Mr. Ricky Chan | 2116 3753 | 2116 0714 |
| Engineer's Representative (AECOM) | SRE | Mr. Vincent Lee | 2798 0771 | 2210 6110 |
| IEC (FTS) | IEC | Mr. Calvin Leung | 3565 4441 | 2450 8032 |
| | ET Leader | Mr. K.S Lee | 2151 2091 | |
| ET (Cinotech) | Audit Team Leader | Ms. Betty Choy | 2151 2072 | 3107 1388 |
| Main Contractor | Site Agent | Mr. W. M. Chen | 9736 4284 | 2398 8301 |

19/F, Fugro House − KCC2, Tel : +852 2450 8238 1 Kwai On Road, Fax : +852 2450 8032 Kwai Chung, N.T., E-mail : mcl@fugro.com Hong Kong. Website : fugro.com



| Party | Position | Name | Telephone | Fax/ E-mail |
|--------------------------------------|-----------------------------|-----------------|-----------|------------------------|
| (PWHJV) | | | | |
| Contract No. ED/2018/0 | <u> 5:</u> | | | |
| Project Proponent (CEDD) | Permit Holder | Mr. Dennis Fung | 3842 7087 | dycfung@cedd.gov.hk |
| Engineer's Representative (AECOM) | Supervisor's Delegate | Mr. Vincent Lee | 2798 0771 | sre2@ktd-stage5.com |
| IEC (Acuity) | IEC | Mr. Kevin Li | 9779 2247 | kevin.li@aurecongroup. |
| ET (Ka Shing) | ET Leader | Mr. Pang Chan | 6082 2973 | stage5b@ka-shing.net |
| Main Contractor (BK- STEC) | Contractor's Representative | Mr. Rex Lau | 6282 5154 | rex.lau@buildking.hk |

1.3 Summary of Construction Programme and Activities

- 1.3.1 The construction programme of each Contract is summarized in the appendices of the corresponding Monthly EM&A report.
- 1.3.2 The major construction activities undertaken in the reporting month are summarized as follow:

Contract No. KL/2014/01:

- DCS modification works at Shing Fung Road;
- · Rendering works for wall at Underpass;
- Remedial works for wall & ceiling finishes at Underpass;
- · Deck cladding rectification and modification, and
- TTA implementation for noise barrier cleaning works at Shing Fung Road.
- TTA implementation for minor works at Wang Chiu Road / Kai Cheung Road.

Contract No. KL/2015/02:

- Reinstatement of PERE central Divider
- Reinstatement of SKLRP pedestrian footway
- Excavation and installation work of subway ST2 ELS strut and wailing

Contract No. ED/2018/05:

- Erect falsework and working platform for Decking of Elevated Walkway LW-02
- RC Construction for Decking of Elevated Walkway LW-02
- RC Construction of LW02 Lift and Staircase
- RTBM dismantle
- Road and Drain Construction works for Road L16, Commercial Street and Road D1
- Construction works for DCS
- Modification works for Rising Main chamber WOC1 and AVC2
- Road and drain construction works at Olympic Avenue
- Renovation works for Subway KS10 Lift and Staircase
- Renovation works for existing subways KS9, KS32 and KS10
- Construction of Retaining Wall Type 1 for S14
- Construction of Pile Cap for S14
- Demolition of bearing wall of S14
- Construction works for SMH404 and SMH505

19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : fugro.com



1.4 Summary of Inter-relationship with the environmental protection/ mitigation measures with the construction programme

1.4.1 The summary of inter-relationship with environmental protection/mitigation measures are presented as follow:

| Major Environmental Impact | Control Measures | | | | |
|--|--|--|--|--|--|
| Contract No. KL/2014/01 (1): | | | | | |
| Nil. | • Nil. | | | | |
| Contract No. KL/2015/02: | | | | | |
| Noise, dust impact, water quality and waste generation | Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles by impervious materials; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Provide movable noise barrier to enclose the noisy plant; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; Provide drip trays with adequate capacity and well maintained to chemicals Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement. | | | | |
| Contract No. ED/2018/05: | | | | | |
| The mitigation measures for environmental impact including Air Quality, Construction Noise, Water Quality, Chemical and Waste Management, Landscape and Visual shall be implemented: | Sufficient watering of the works site with the active dust emitting activities, Limitation of the speed for vehicles on unpaved site roads, Properly cover the stockpiles, Good maintenance to the plant and equipment, Use of quieter plant and Quality Powered Mechanical Equipment (QPME), Provide movable noise barriers, Appropriate desilting/ sedimentation devices provided on site for treatment before discharge, Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall, Onsite waste sorting and implementation of trip ticket system, Good management and control on construction waste reduction, Erection of decorative screen hoarding, Strictly following the Environmental Permits and Licenses, and Provide sufficient mitigation measures as recommended in Approved EIA Reports. | | | | |

Note:

(1): Major The construction works undertaken by Contract No. KL/2014/01 under the EP was commenced in April 2016 and was substantially completed in July 2022. The remaining defect rectification works was completed in October 2023.

 19/F, Fugro House – KCC2,
 Tel : +852 2450 8238

 1 Kwai On Road,
 Fax : +852 2450 8032

 Kwai Chung, N.T.,
 E-mail : mcl@fugro.com

 Hong Kong.
 Website : fugro.com



1.5 Summary Status of Environmental Licences, Notifications and Permits

1.5.1 Detailed relevant environmental licenses, permits and/or notifications on environmental protection for this EP are presented in the appendices of the corresponding Monthly EM&A report.

19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : fugro.com



2. ENVIRONMENTAL MONITORING AND AUDIT

2.1 Results and Observations

Air Quality

- 2.1.1 The schedule of air quality monitoring in reporting month is provided in the appendices of the corresponding Monthly EM&A report.
- 2.1.2 The weather conditions during the monitoring are provided in the appendices of the corresponding Monthly EM&A report.
- 2.1.3 The monitoring data of 24-hr TSP and 1 hour TSP are summarized in **Table 2.1**. Detailed monitoring data are presented in the appendices of the corresponding Monthly EM&A report.

Table 2.1 Summary of 24-hr and 1 hour TSP Monitoring Results

| Table 2.1 Cultillary of 24-11 and Friedrich Monitoring Results | | | | | | |
|--|-------------------------|----------------------|-------------------|-----------------------|-------------------------|--|
| Parameter | Monitoring Station | Average (µg/m³) | Range (µg/ m³) | Action Level (µg/ m³) | Limit Level (µg/ m³) | |
| Contract No. | KL/2014/01: | | | | | |
| N.A (No air qu | uality monitoring is re | quired for the Proje | ect) | | | |
| Contract No. | KL/2015/02: | | | | | |
| 1-hr TSP | AM2 | 46.4 | 13.3 – 72.2 | 346 | 500 | |
| 24-hr TSP | AM2(A) | 80.3 | 34.3 – 124.4 | 157 | 260 | |
| Contract No. ED/2018/05: | | | | | | |
| 24-hr TSP | AM2(A) | 61 | 32 – 103 | 175 | 260 | |
| 24-Nr 15P | AM3 | 70 | 37 – 105 | 172 | 260 | |
| 1-hr TSP | AM2(A) | 61 | 32 – 106 | 302 | 500 | |
| 1-111 13P | AM3 | 63 | 30 – 101 | 301 | 300 | |

- 2.1.4 No Action / Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.
- 2.1.5 No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.
- 2.1.6 The monitoring data of 24-hr TSP was compared with the EIA predictions are presented in the appendices of the corresponding Monthly EM&A report.
- 2.1.7 The Event and Action Plan for air quality is given in the appendices of the corresponding Monthly EM&A report.

Noise

- 2.1.8 The schedule of noise monitoring in reporting month is provided in in the appendices of the corresponding Monthly EM&A report.
- 2.1.9 The noise monitoring data are summarized in **Table 2.2**. Detailed monitoring data are presented in the appendices of the corresponding Monthly EM&A report.

19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : fugro.com



Table 2.2 Summary of Noise Impact Monitoring Results

| Monitoring Stations | Construction Noise Level Leq _(30min) dB(A) (Range) | Action Level | Limit Level dB (A) | |
|--------------------------|---|--------------|-----------------------|--|
| Contract No. KL/2014/01: | | | | |
| (No Construction noise m | | NA | | |
| Contract No. KL/2015/02: | Contract No. KL/2015/02: | | | |
| M3(A) | 57.4 – 75.6 # | documented | 75 | |
| M4 | 71.6 – 75.0 # | complaint is | 70* | |
| M5(C) | 61.6 – 70.1 # | received. | 75 | |
| Contract No. ED/2018/05: | | | | |
| M4(A) | 70.5 – 71.0 | | 75 | |
| M5(A) | 73.7 – 74.5 | | 75 | |

^(*) Noise Limit Level is 65 dB(A) during school examination periods.

- 2.1.10 The noise monitoring data was compared with the EIA predictions are presented in the appendices of the corresponding Monthly EM&A report.
- 2.1.11 No Action / Limit Level exceedance was recorded for noise monitoring in the reporting month.
- 2.1.12 The Event and Action Plan for noise is given in in the appendices of the corresponding Monthly EM&A report.

Landscape and Visual

2.1.13 Site audits were carried out on a weekly basis to monitor and audit the landscape and visual mitigation measures within the site boundaries of this Project. Detailed of observations are presented in the appendices of the corresponding Monthly EM&A report.

^{(&}lt;sup>#</sup>) Measured noise level ≤ background / baseline noise level, detailed data refer to the corresponding Monthly EM&A report.

19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : fugro.com



3. SITE INSPECTION

3.1 Site Inspection

- 3.1.1 Site inspections were carried out weekly to monitor the implementation of proper environmental pollution control and mitigation measures for the Project.
- 3.1.2 Detailed of observation, recommendation of site inspections and summary of the mitigation measures implementation schedule is provided in the appendices of the corresponding Monthly EM&A Report.

19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : fugro.com



4. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

4.1 Complaints, Notification of Summons and Prosecution

4.1.1 The summary of complaints, notification of summons and prosecution in the reporting month are shown as **Table 4.1**.

Table 4.1 Summary of Complaints, Notification of Summons and Prosecution

| Event | No. of Event This Month | Remark |
|--|-------------------------|--------|
| Contract No. KL/2014/01: | | |
| Complaint received | 0 | NA |
| Notifications of any summons & prosecutions received | 0 | NA |
| Contract No. KL/2015/02: | | |
| Complaint received | 0 | NA |
| Notifications of any summons & prosecutions received | 0 | NA |
| Contract No. ED/2018/05: | | |
| Complaint received | 0 | NA |
| Notifications of any summons & prosecutions received | 0 | NA |

4.1.2 Detailed records are presented in the appendices of the corresponding Monthly EM&A report.

19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong.

Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : fugro.com



5. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

5.1 Implementation Status

5.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and the EM&A Manuals. The implementation status of the mitigation measures during the reporting month are presented in the appendices of the corresponding Monthly EM&A report.

5.2 Waste Management

5.2.1 The amount of wastes generated of this Project during the reporting month is shown in the appendices of the corresponding Monthly EM&A report.

 19/F, Fugro House – KCC2,
 Tel : +852 2450 8238

 1 Kwai On Road,
 Fax : +852 2450 8032

 Kwai Chung, N.T.,
 E-mail : mcl@fugro.com

 Hong Kong.
 Website : fugro.com



6. FUTURE KEY ISSUES

6.1 Construction Programme for the Next Two Months

6.1.1 The major site activities undertaken for the coming two months are summarized in follow:

Contract No. KL/2014/01:

 Major The construction works undertaken by Contract No. KL/2014/01 under the EP was commenced in April 2016 and was substantially completed in July 2022. The remaining defect rectification works was completed in October 2023.

Contract No. KL/2015/02:

- Excavation and installation work of subway ST2 ELS strut and wailing;
- Modification work of Subway SW6 staircase hand railing;
- Reinstatement work of PERE westbound KERB line.

Contract No. ED/2018/05:

- Erect falsework and working platform for Decking of Elevated Walkway LW-02
- RC Construction for Decking of Elevated Walkway LW-02
- RC Construction of LW02 Lift and Staircase
- Construction of Permanent Shaft Structure of SB-01
- Road and drain construction works of Road L16, Commercial Street and Road D1
- · Construction of DCS
- Modification works for Rising Main chamber WOC1 and AVC2 and K1
- Renovation works for Subway KS10 Lift and Staircase
- · Road and Drain Construction works at Olympic Avenue
- Renovation works for existing Subways KS9, KS32 and KS10
- Construction of Retaining Wall Type 1 for S14
- Construction of Pile Cap for S14
- · Demolition of bearing wall of S14
- Construction works for SMH404 and SMH505
- 6.1.2 The potential environmental impacts arising from the above construction activities and the control measures are shown in **Table 6.1**:

Table 6.1 Summary of Key Issues for the Coming Month and Control Measures

| Major Impact Prediction | Control Measures | | | |
|--|---|--|--|--|
| Contract No. KL/20 | 014/01 <u>:</u> | | | |
| Nil. | • Nil. | | | |
| Contract No. KL/20 | 015/02: | | | |
| Air quality impact (dust) | Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with impervious materials or maintained wet; and Watering of any earth moving activities. | | | |
| Water quality impact (surface run-off) | Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road | | | |
| Noise Impact | Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Machines and Plants that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; | | | |

19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : fugro.com



| Major Impact Prediction | Control Measures |
|---|--|
| | Regular maintenance of machines; andUse of movable noise barriers if necessary. |
| Waste /Chemical Management | Avoided oil leakage from PME Provided drip tray with adequate capacity and well maintained to chemical and oil containers |
| Contract No. ED/20 | |
| Air Quality, Construction Noise, Water Quality, Chemical and Waste Management, Landscape and Visual | Sufficient watering of the works site with the active dust emitting activities, Limitation of the speed for vehicles on unpaved site roads, Properly cover the stockpiles, Good maintenance to the plant and equipment, Use of quieter plant and Quality Powered Mechanical Equipment (QPME), Provide movable noise barriers, Appropriate desilting/ sedimentation devices provided on site for treatment before discharge, Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall, Onsite waste sorting and implementation of trip ticket system, Good management and control on construction waste reduction, Erection of decorative screen hoarding, Strictly following the Environmental Permits and Licenses, and Provide sufficient mitigation measures as recommended in Approved EIA Reports. |

6.2 Monitoring Schedules for the Next Three Months

6.2.1 The tentative schedules for environmental monitoring in the coming three months are provided in the appendices of the corresponding Monthly EM&A.

19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : fugro.com



7. CONCLUSIONS

- 7.1.1 No Action / Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.
- 7.1.2 No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.
- 7.1.3 No Limit Level exceedance was recorded for noise monitoring in the reporting month.
- 7.1.4 No complaint, notification of summons or prosecution was received for Contract No. KL/2014/01, Contract No. KL/2015/02 and Contract No. ED/2018/05 in this reporting month.
- 7.1.5 The potential environmental impacts arising from the coming two months of major construction activities and the control measures are shown in **Table 6.1.**

19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : fugro.com



Appendix A

Monthly EM&A Report
For
Contract No. KL/2014/01
Kai Tak Development - Stage 2 Infrastructure works for Developments at Southern Part of the Former Runway


Civil Engineering and Development Department

EP-337/2009 & EP-445/2013/B Contract No. KL/2014/01

Kai Tak Development – Stage 2 Infrastructure works for Developments at Southern Part of the Former Runway

Monthly EM&A Report October 2023

(Version 1.0)



REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk

嘉誠管理顧問有限公司





Our ref: 8-11-2023

8-11-2023 By email: fanny.lau@aecom-ktd.com and By hand

Supervising Officer Representative

Aecom Asia Co Ltd.

8/F Grand Central Plaza Tower 2

138 Shatin Rural Committee Road Sha Tin, N.T. Hong Kong

(Attn: Ms. Fanny Lau)

Dear Ms. Lau,

Re: Contract No. KL/2014/01 (Environmental Permit Nos. EP-337/2009 and EP-445/2013/B)

Kai Tak Development –Stage 2 Infrastructure Works for Developments at Southern Part of the Former Runway

Monthly EM&A report for October 2023 v1.0

Reference is made to the Environmental Team's submission of the Draft Monthly EM&A Report (October 2023 v1.0) provided to Independent Environmental Checker (IEC) via an email on 8th November 2023 for review and comment.

Please be informed that IEC has no adverse comment on the captioned submission. IEC hereby verifies the captioned submission in accordance with Specific Condition 2.2 of the Environmental Permit No. 337/2009 and 445/2013/B.

Thank you very much for your attention and please feel free to contact the undersigned should you require further information.

Yours faithfully,

For and on behalf of

Ka Shing Management Consultant Limited

Independent Environmental Checker

c.c. CEDD Ms. CHAN (By email: kychan@cedd.gov.hk)

AECOM Mr. Darren Lee (By email: Darren.Lee@aecom-ktd.com)

CEC-CCC Mr. Eric Fong (By email: eric-cs-fong@continental-engineering.com)

Cinotech Mr. K.S Lee (By email: ks.lee@cinotech.com.hk)

Unit 2, 13/F Kai Yue Commercial Building, 2C Argyle St, Mong Kok, Kowloon 九龍旺角亞皆老街 2C 號啟如商業大廈 13 樓 2 室

Tel: (852) 2618 2166 Fax: (852) 2120 7752 電話: (852) 2618 2166 傅真: (852) 2120 7752 Web Site: www.ka-shing.net 網站: www.ka-shing.net



ISO 14001 Environmental Management CERTIFIED ISO 45001 Occupational Health and Safety Management CERTIFIED

dS 717625 O

OHS 717629

TABLE OF CONTENTS

| | Conclusions | 15 |
|----------|--|----|
| 7. | CONCLUSIONS AND RECOMMENDATIONS | |
| 6. | FUTURE KEY ISSUES | |
| | Summary of Complaint, Warning, Notification of any Summons and Successful Prosec | |
| | Implementation Status of Event Action Plans | 13 |
| | Summary of Mitigation Measures Implemented | |
| | Implementation Status of Environmental Mitigation Measures | |
| | Status of Waste Management | |
| | Site Audits Status of Environmental Licensing and Permitting | |
| <i>.</i> | | |
| 5. | ENVIRONMENTAL AUDIT | |
| | Results and Observations | |
| - | Monitoring Requirements | |
| 4. | LANDSCAPE AND VISUAL | 9 |
| | Monitoring Requirements Observations | |
| 3. | NOISE | |
| • | | |
| | Monitoring Requirements | |
| 2. | AIR QUALITY | |
| | Summary of EM&A Requirements | |
| | Construction Activities undertaken during the Reporting Month | |
| | Project Organizations | 5 |
| | Background | 4 |
| 1. | INTRODUCTION | 4 |
| | Future Key Issues | |
| | Environmental Licenses and Permits | |
| | Environmental Monitoring Works | |
| | Introduction | |
| | EXECUTIVE SUMMARY | 1 |

LIST OF TABLES

| Table I | Non-compliance Recorded for the Project in the Reporting Month | 2 |
|----------|--|---|
| Table II | Summary Table for Key Information in the Reporting Month | |
| | Key Project Contacts | |
| | Summary of Environmental Licensing and Permit Status | |
| | • | |

LIST OF FIGURES

Figure 1 Site Layout Plan

LIST OF APPENDICES

| A | Action and Limit Levels |
|---|---|
| В | Summary of Exceedance |
| C | Site Audit Summary |
| D | Event Action Plans |
| E | Environmental Mitigation Implementation Schedule (EMIS) |
| F | Summaries of Environmental Complaint, Warning, Summon and Notification of |
| | Successful Prosecution |
| G | Waste Generated Quantity |
| H | Completion certificate of construction works |

EXECUTIVE SUMMARY

Introduction

- 1. This is the 91st Monthly Environmental Monitoring and Audit Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2014/01 Kai Ta Development Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway" (Hereafter referred to as "the Project"). This contract work comprises two Schedule 2 designated projects (DP), namely the new distributor road D4 (part) and roads D3A & D4A serving the planned KTD. The DPs are part of the designated projects under Environmental Permits (EP) No.: EP-337/2009 ("New distributor roads serving the planned Kai Tak Development") and EP-445/2013/B ("Kai Tak Development Roads D3A & D4A") respectively. This report documents the findings of EM&A Works conducted in October 2023.
- 2. With reference to the same principle of EIA report of the Project, air quality monitoring station should be provided at the Air Sensitive Receivers (ASR) within 500 m from the boundary of this Project while construction noise monitoring station should be provided at the Noise Sensitive Receivers (NSR) within 300 m from the boundary of this Project. Since the opening of the Centre of Excellence in Paediatrics (Children's Hospital) on 18 December 2018, the hospital is considered as the only relevant monitoring location and therefore the monitoring is required.
- 3. The major site activities undertaken in the reporting month included:
 - DCS modification works at Shing Fung Road;
 - Rendering works for wall at Underpass;
 - Remedial works for wall & ceiling finishes at Underpass:
 - Deck cladding rectification and modification, and
 - TTA implementation for noise barrier cleaning works at Shing Fung Road.
 - TTA implementation for minor works at Wang Chiu Road / Kai Cheung Road.

Environmental Monitoring Works

- 4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 5. Summary of the non-compliance in the reporting month for the Project is tabulated in **Table I**.

Table I Non-compliance Recorded for the Project in the Reporting Month

| Parameter | No. of Project-rela | Action Taken | | |
|-----------|---------------------|--------------|--------------|--|
| rarameter | Action Level | Limit Level | Action Taken | |
| Noise | 0 | 0 | N/A | |

Environmental Monitoring for Air Quality and Construction Noise

6. No monitoring for air quality and construction noise is required. No Action/Limit Level exceedance was recorded.

Environmental Licenses and Permits

- 7. Licenses/Permits granted to the Project include the Environmental Permits (EP) for the Project, EP-337/2009 issued on 23 April 2009 and EP-445/2013 issued on 3 May 2013 (Amended Environmental Permit (No.: EP-445/2013/A) issued on 13 August 2014; further amendment of Environmental Permit (No.: EP-445/2013/B) issued on 3 May 2022).
- 8. Billing Account for Disposal of Construction Waste (A/C No. 7024073).
- 9. Registration of Chemical Waste Producer (License: 5213-247-C4004-01).
- 10. Water Discharge License (License: WT0029931-2017).
- 11. Construction Noise Permits (Permit: GW-RE0442-20, GW-RE0639-20, GW-RE0045-21, GW-RE0717-21 & GW-RE0656-21).

Key Information in the Reporting Month

12. Summary of key information in the reporting month is tabulated in **Table II**.

Table II Summary Table for Key Information in the Reporting Month

| Event | Event Details | | Action Taken | Status | Remark |
|---|---------------|--------|--------------|--------|--------|
| | Number | Nature | | | |
| Complaint received | 0 | | N/A | N/A | |
| Reporting Changes | 0 | | N/A | N/A | |
| Notifications of any summons & prosecutions received | 0 | | N/A | N/A | |

Monthly EM&A Report –October 2023

Future Key Issues

13. Major The construction works undertaken by Contract No. KL/2014/01 under the EP was commenced in April 2016 and was substantially completed in July 2022. The remaining defect rectification works was completed in October 2023. The completion certificate of construction works is shown in **Appendix H**.

Reporting Changes

14. Since the major parts of Works under Contract no. KL/2014/03 has been completed, the environmental monitoring works of EM&A monitoring station, KTD1a, was then handed over to the ET of Contract no. ED/2018/04 in August, 2020. In order to obtain the environmental impact monitoring data with higher representativeness based on several factors, such as distance between monitoring location and the sensitive receiver, non-project related interference, obstruction to the construction works on site and the power supply problem, the monitoring location KTD1a was relocated to the original location as proposed in the EM&A manual (AEIAR-174/2013), and renamed as KTD1 on 3 August 2020.

1. INTRODUCTION

Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 2 Infrastructure Works for Developments for Southern Part of the Former Runway is one of the construction stages of KTD. It contains two Schedule 2 DPs including new distributor roads serving the planned KTD and KTD Roads D3A & D4A. The general layout of the Project is shown in **Figure 1.**
- 1.2 One Environmental Permit (EP) No.: EP-337/2009 was issued on 23 April 2009 for new distributor roads serving the planned KTD and one Environmental Permit No.: EP-445/2013 was issued on 3 May 2013 for Kai Tak Development Roads D3A & D4A to Civil Engineering and Development Department (CEDD) as the Permit Holder. Pursuant to Section 13 of the EIAO, the Director of Environmental Protection Department amended the Environmental Permit No.: EP-445/2013 based on the Application No. VEP-449/2014 and the Environmental Permit (No.: EP-445/2013/A) was issued on 13 August 2014. The Environmental Permit (No.: EP-445/2013/B) was further amended and the Environmental Permit (No.: EP-445/2013/B) was issued on 3 May 2022.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. EIA Reports (Register No. AEIAR-130/2009 and AEIAR-170/2013) were approved by the Environmental Protection Department (EPD) on 4 March 2009 and 3 May 2013 respectively.
- 1.4 Cinotech Consultants Limited (Cinotech) was commissioned by Civil Engineering and Development Department (CEDD) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2014/01 Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway. The construction work under KL/2014/01 comprises the construction of part of the Road D4 under the EP (EP-337/2009) and the construction of Roads D3A & D4A under the EP (EP-445/2013/B).
- 1.5 Cinotech Consultants Limited was commissioned by Civil Engineering and Development Department (CEDD) to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The construction commencement of this Contract is on 13 April 2016. This is the 91st Monthly EM&A report summarizing the EM&A works for the Project in October 2023.
- 1.6 All project information since the commencement of work under EPs including Monthly EM&A Reports is made available to the public via internet access at the website: https://www.epd.gov.hk/eia/english/register/index8/vep4492014_content.html

Project Organizations

- 1.7 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD).
 - The Supervising Officer and the Supervising Officer's Representative (SO) AECOM Asia Co. Ltd. (AECOM).
 - Environmental Team (ET) Cinotech Consultants Limited (CCL).
 - Independent Environmental Checker (IEC) Ka Shing Management Consultant Ltd. (KSMC).
 - Contractor Continental Engineering Corp. and Chit Cheung Construction Co. Ltd. Joint Venture (CCJV).
- 1.8 The key contacts of the Project are shown in **Table III.**

Table III Key Project Contacts

| Party | Role | Contact Person | Position | Phone No. | Fax No. |
|----------|---|----------------|------------------------------|-----------|-----------|
| CEDD | Project Proponent | Ms. KY Chan | Engineer | 3579 2458 | 2739 0076 |
| AECOM | Supervising Officer | Mr. Darren Lee | SRE | 3911 4207 | 3911 4288 |
| | Environmental Team | Mr. K S Lee | Environmental Team Leader | 2151 2091 | |
| Cinotech | | Ms. Betty Choi | Audit Team Leader | 2151 2072 | 3107 1388 |
| KSMC | Independent Environmental Checker | Mr. Happy Lee | IEC | 2618 2166 | 2120 7752 |
| CCJV | Contractor | Mr. Eric So | Environmental Officer | 6013 8048 | 2960 1399 |

Construction Activities undertaken during the Reporting Month

- 1.9 The site activities undertaken in the reporting month included:
 - DCS modification works at Shing Fung Road;
 - Rendering works for wall at Underpass;
 - Remedial works for wall & ceiling finishes at Underpass;
 - Deck cladding rectification and modification, and
 - TTA implementation for noise barrier cleaning works at Shing Fung Road.
 - TTA implementation for minor works at Wang Chiu Road / Kai Cheung Road.
- 1.10 Major The construction works undertaken by Contract No. KL/2014/01 under the EP was commenced in April 2016 and was substantially completed in July 2022. The remaining defect rectification works was completed in October 2023. The completion certificate of construction works is shown in **Appendix H**.

Monthly EM&A Report –October 2023

1.11 The Proposal for Termination of EM&A Programme was submitted to Independent Environmental Checker (KSMC), Supervising Officer (AECOM) and Project Proponent (CEDD) for review and approval on 26th October, 2023.

Summary of EM&A Requirements

- 1.12 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans:
 - Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.13 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 5 of this report.

2. AIR QUALITY

Monitoring Requirements

- 2.1 With reference to the same principle of EIA report of the Project, air quality monitoring station should be provided at the Air Sensitive Receivers (ASR) within 500 m from the boundary of this Project. Since the opening of the Centre of Excellence in Paediatrics (Children's Hospital) on 18 December 2018, the hospital is considered as the only relevant monitoring location and therefore the monitoring is required.
- 2.2 As the monitoring works for the hospital is covered by the Contract ED/2018/04 (Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron) at the monitoring station (KTD1), the corresponding monitoring results for October 2023 should be accessed in the EM&A report for the reporting month. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Observations

- 2.3 No monitoring for air quality is required for this report. No Action/Limit Level exceedance at KTD1 was recorded. The summary of exceedance record in reporting month is shown in **Appendix B**.
- 2.4 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of air quality mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix C.**

3. NOISE

Monitoring Requirements

- 3.1 With reference to the same principle of EIA report of the Project, construction noise monitoring station should be provided at the Noise Sensitive Receivers (NSR) within 300 m from the boundary of this Project. Since the opening of the Centre of Excellence in Paediatrics (Children's Hospital) on 18 December 2018, the hospital is considered as the only relevant monitoring location and therefore the monitoring is required.
- 3.2 As the monitoring works for the hospital is covered by the Contract ED/2018/04 (Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron) at the monitoring station (KTD1), the corresponding monitoring results for October 2023 should be accessed in the EM&A report for the reporting month. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Observations

- 3.3 No monitoring for construction noise is required for this report. No Action/Limit Level exceedance at KTD1 was recorded. The summary of exceedance record in reporting month is shown in **Appendix B**.
- 3.4 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of construction noise mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix C**.

4. LANDSCAPE AND VISUAL

Monitoring Requirements

4.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's operation during the construction period on a weekly basis, and to report on the contractor's compliance.

Results and Observations

- 4.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix C**.
- 4.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 4.4 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in **Appendix D** shall be performed.

5. ENVIRONMENTAL AUDIT

Site Audits

- 5.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix C**.
- 5.2 Site audits were conducted by representatives of the Contractor, Supervising Officer and ET on 05, 12, 19 & 25 October 2023 in the reporting month. IEC joint site inspection was conducted on 25 October 2023. No non-compliance was observed during the site audits.

Status of Environmental Licensing and Permitting

5.3 All permits/licenses obtained for the Project are summarized in **Table IV**.

Table IV Summary of Environmental Licensing and Permit Status

| Permit No. | Valid Period | | Details | Status | |
|---------------------------------|----------------|------------------------|--|------------------------------|--|
| Perinit No. | From | To | Details | Status | |
| Environmental Permit (EP) | | | | | |
| EP-337/2009 | 23 Apr 2009 | N/A | Construction of new distributor roads serving the planned Kai Tak development. | Valid | |
| EP-445/2013/A | 13 Aug 2014 | N/A | Construction of Kai Tak Development roads D3A and D4A | Valid | |
| EP-445/2013/B | 3 May 2022 | N/A | Construction of Kai Tak Development roads D3A and D4A | Valid | |
| Effluent Discharge | License | | · | | |
| WT00023634- 2016 | | 31 Mar 2021 | Wastewater from the construction site including effluent treated by screen and sedimentation tank; There are no more need for the license after 31 March 2021 as the project is close to completion and no significant waste water is being generated from site. | Expired on 31 Mar 2021 | |
| WT0029931-2017 | | 31 December 2022 | Wastewater from the construction site including effluent treated by screen and sedimentation tank; Exp. | | |
| Registration of Che | emical Waste | Producer | | | |
| 5213-247-C4004- 01 | | N/A | Chemical Waste Types: Surplus paint, waste contaminated by paint, diesel, waste contaminated by diesel, spent lubricating oil and waste, soil contaminated by lubricating oil. | Valid | |
| Construction Noise Permit (CNP) | | | | | |
| GW-RE0442-20 | 14 Jun 2020 | 13 Dec 2020 | Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work other than percussive pilling and performing | Expired on 13 Dec 2020 | |
| GW-RE0639-20 | 3 Aug 2020 | 19 Jan 2021 | prescribed construction work. Construction Noise Permit for the use of powered mechanical | Expired on 19 Feb 2021 | |

| Permit No. | Valid Period | | Details | Status |
|--------------|----------------|----------------|---|------------------------------|
| Perinit No. | From | To | Details | Status |
| GW-RE0045-21 | 20 Jan 2021 | 19 Jul 2021 | equipment for carrying out construction work other than percussive pilling and performing prescribed construction work. | Expired on 19 Jul 2021 |
| GW-RE0656-21 | 9 Jul 2021 | 30 Sep 2021 | | Expired on 30 Sep 2021 |
| GW-RE0717-21 | 30 Jul 2021 | 19 Jan 2022 | | Expired on 19 Jan 2022 |

Status of Waste Management

5.4 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix G**.

Implementation Status of Environmental Mitigation Measures

5.5 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in **Table V**.

Table V Observations and Recommendations of Site Inspections

| Parameters | Date | Observations and Recommendations | Follow-up |
|----------------------------------|------|----------------------------------|-----------|
| Water Quality | | | |
| Air Quality | | | |
| Noise | | | |
| Waste/ Chemical Management | | | |
| Landscape and Visual | | | |
| Permits/ Licenses | | | |

Summary of Mitigation Measures Implemented

5.6 An updated summary of the EMIS is provided in **Appendix E**.

Implementation Status of Event Action Plans

5.7 The Event Action Plans for noise and landscape and visual are presented in **Appendix D**. No Event Action Plan for air quality is considered necessary.

Construction Dust

5.8 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

5.9 No Action/Limit Level exceedance was recorded in the reporting month.

Landscape and visual

5.10 No non-compliance was recorded in the reporting month.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

5.11 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix F**.

6. FUTURE KEY ISSUES

Major The construction works undertaken by Contract No. KL/2014/01 under the EP was commenced in April 2016 and was substantially completed in July 2022. The remaining defect rectification works was completed in October 2023. The completion certificate of construction works is shown in **Appendix H**.

7. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

7.1 The Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken in October 2023.

Air Quality and Construction Noise

7.2 No regular monitoring air quality and noise monitoring is required for the Project. No Action/Limit Level exceedance was recorded.

Landscape and visual

7.3 No non-compliance was recorded in the reporting month.

Complaint and Prosecution

7.4 No environmental complaints and environmental prosecution were received in the reporting month.

FIGURES



APPENDIX A ACTION AND LIMIT LEVELS

Appendix A - Action and Limit Levels

Table A-1 Action and Limit Levels for Air Quality Monitoring

| Monitoring Station | Parameter | Action Level (μg/ m³) | Limit Level ⁽¹⁾⁽²⁾ (μg/ m³) |
|-----------------------|-----------|-----------------------|--|
| KTD1 | 24-hr TSP | 177 | 260 |
| KTD1* | 1-hr TSP | 285 | 500 |

^{* 1-}hr TSP monitoring should be required in case of complaints.

Table A-2 Action and Limit Levels for Construction Noise Monitoring

| Time Period | Action Level | Limit Level ⁽¹⁾⁽²⁾ |
|----------------------------------|---|-------------------------------|
| 0700-1900 hrs on normal weekdays | When one documented complaint is received | 75 dB(A) 70dB(A)/65dB(A)* |

Remarks: (1) If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

⁽²⁾ No regular noise impact monitoring station for this Contract. It is subject to the noise sensitive receiver(s) and additional monitoring work.

^{(*) 70}dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods respectively.

APPENDIX B SUMMARY OF EXCEEDANCE

Contract No. KL/2014/01 Kai Tak Development –Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

Appendix B – Summary of Exceedance

Exceedance Record for Contract No. KL/2014/01

Reporting Period: October 2023

(A) Exceedance Record for Construction Dust

(NIL in the reporting month)

(B) Exceedance Record for Construction Noise

(NIL in the reporting month)

(C) Exceedance Record for Landscape and Visual

(NIL in the reporting month)

APPENDIX C SITE AUDIT SUMMARY

Kai Tak Development - Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

EP-337/2009 & EP-445/2013/B

Weekly Site Inspection Record Summary Inspection Information

| Checklist Reference Number | 231005 |
|----------------------------|----------------------------|
| Date | 05 October 2023 (Thursday) |
| Time | 14:30 – 15:30 |

| Dof No | Non Compliance | Related |
|----------|--|---------------------|
| Ref. No. | Non-Compliance | Item No. |
| _ | None identified | |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection | |
| | C. Air Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during site inspection. | |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection. | |
| | G. Permits /Licenses | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | No follow-up items are required from the previous site inspection (ref no.: 230926). | |

| | Name | Signature | Date |
|-------------|--------------|--------------|-----------------|
| Recorded by | KK Kwan | J. J. Thruan | 05 October 2023 |
| Checked by | Charles Fung | - Quan | 09 October 2023 |

Kai Tak Development - Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

EP-337/2009 & EP-445/2013/B

Weekly Site Inspection Record Summary Inspection Information

| Checklist Reference Number | 231012 |
|----------------------------|----------------------------|
| Date | 12 October 2023 (Thursday) |
| Time | 14:30 – 15:30 |

| | | Related |
|----------|--|---------|
| Ref. No. | Non-Compliance | Item No |
| - | None identified | - |
| | | Related |
| Ref. No. | Remarks/Observations | Item No |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection | |
| | C. Air Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during site inspection. | |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection. | |
| | G. Permits /Licenses | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | No follow-up items are required from the previous site inspection (ref no.: 231005). | |

| | Name | Signature | Date |
|-------------|--------------|--------------|-----------------|
| Recorded by | KK Kwan | J. J. Thruan | 12 October 2023 |
| Checked by | Charles Fung | - Quan | 16 October 2023 |

Kai Tak Development - Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

EP-337/2009 & EP-445/2013/B

Weekly Site Inspection Record Summary Inspection Information

| Checklist Reference Number | 231019 |
|----------------------------|----------------------------|
| Date | 19 October 2023 (Thursday) |
| Time | 14:30 – 15:30 |

| Dof No | Non Compliance | Related |
|----------|--|---------------------|
| Ref. No. | Non-Compliance | Item No. |
| _ | None identified | |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection | |
| | C. Air Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during site inspection. | |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection. | |
| | G. Permits /Licenses | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | No follow-up items are required from the previous site inspection (ref no.: 231012). | |

| | Name | Signature | Date |
|-------------|--------------|--------------|-----------------|
| Recorded by | KK Kwan | J. J. Thruan | 19 October 2023 |
| Checked by | Charles Fung | - Quan | 26 October 2023 |

Kai Tak Development - Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

EP-337/2009 & EP-445/2013/B

Weekly Site Inspection Record Summary Inspection Information

| Checklist Reference Number | 231025 |
|----------------------------|-----------------------------|
| Date | 25 October 2023 (Wednesday) |
| Time | 15:30 – 16:30 |

| Ref. No. | Non Compliance | Related Item No. |
|----------|--|---------------------|
| Kei. No. | Non-Compliance None identified | Item No. |
| | None identified | Related |
| Ref. No. | Remarks/Observations | Item No. |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection | |
| | C. Air Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during site inspection. | |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection. | |
| | G. Permits /Licenses | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | No follow-up items are required from the previous site inspection (ref no.: 231019). | |

| | Name | Signature | Date |
|-------------|--------------|-----------|-----------------|
| Recorded by | Charles Fung | Mas | 25 October 2023 |
| Checked by | Colman Wong | Colman | 26 October 2023 |

APPENDIX D EVENT ACTION PLANS

Appendix D - Event Action Plans

Event/Action Plan for Construction Noise

| EVENT | ACTION | | | |
|-----------------------------------|---|--|---|--|
| | ET | IEC | ER | CONTRACTOR |
| Action Level being exceeded | Notify ER, IEC and Contractor; Carry out investigation; Report the results of investigation to the IEC, ER and Contractor; Discuss with the IEC and Contractor on remedial measures required; Increase monitoring frequency to check mitigation effectiveness. (The above actions should be taken within 2 working days after the exceedance is identified) | Review the investigation results submitted by the ET; Review the proposed remedial measures by the Contractor and advise the ER accordingly; Advise the ER on the effectiveness of the proposed remedial measures. (The above actions should be taken within 2 working days after the exceedance is identified) | Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures. (The above actions should be taken within 2 working days after the exceedance is identified) | Submit noise mitigation proposals to IEC and ER; Implement noise mitigation proposals. (The above actions should be taken within 2 working days after the exceedance is identified) |
| Limit Level being exceeded | Inform IEC, ER, Contractor and EPD; Repeat measurements to confirm findings; Increase monitoring frequency; Identify source and investigate the cause of exceedance; Carry out analysis of Contractor's working procedures; Discuss with the IEC, Contractor and ER on remedial measures required; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. (The above actions should be taken within 2 working days after the exceedance is identified) | Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. (The above actions should be taken within 2 working days after the exceedance is identified) | Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified) | Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC and ER within 3 working days of notification; Implement the agreed proposals; Submit further proposal if problem still not under control; Stop the relevant portion of works as instructed by the ER until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified) |

Appendix D - Event Action Plans

Event/Action Plan for Landscape and Visual

| EVENT ACTION | ACTION | | | |
|--------------------------------|--|---|---|--|
| LEVEL | ET | IEC | ER | CONTRACTOR |
| Design Check | Check final design conforms to the requirements of EP and prepare report. | Check report. Recommend remedial design if necessary | Undertake remedial design if necessary | |
| Non-conformity on one occasion | Identify Source Inform IEC and ER Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed | Check report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures. Check implementatio n of remedial measures. | Notify Contractor Ensure remedial measures are properly implemented | Amend working methods Rectify damage and undertake any necessary replacement |
| Repeated Non- conformity | Identify Source Inform IEC and ER Increase monitoring frequency Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed If non- conformity stops, cease additional monitoring | Check monitoring report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures Supervise implementatio n of remedial measures. | Notify Contractor Ensure remedial measures are properly implemented | Amend working methods Rectify damage and undertake any necessary replacement |

APPENDIX E ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

Appendix E - Summary of Implementation Schedule of Mitigation Measures for Construction Phase

| EIA Ref. | Mitigation Measures | Status | | | |
|---|---|--------|--|--|--|
| Construction Air Qu | Construction Air Quality | | | | |
| S3.2 (AEIAR-130/2009) | 8 times daily watering of the work site with active dust emitting activities. | ٨ | | | |
| S4.8 (AEIAR-170/2013) | Control measures stipulated in the approved KTD Schedule 3 EIA Report should be strictly followed. | ۸ | | | |
| S3.2 (AEIAR-130/2009) and S4.8 | Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative dust impacts. | | | | |
| (AEIAR-170/2013) | Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission. Misting for the dusty material should be carried out before being loaded into the | | | | |
| | vehicle. Any vehicle with an open load carrying area should have properly fitted side and tail boards. | ^ | | | |
| | • Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin. | ۸ | | | |
| | • The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation. | ۸ | | | |
| | • The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways insider the site. Onsite unpaved roads should be compacted and kept free of lose materials. | ^ | | | |
| | Vehicle washing facilities should be provided at every vehicle exit point. | ^ | | | |

| EIA Ref. | Mitigation Measures | Status |
|---------------------------|--|--------|
| | The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores. Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet. Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides; and Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites. | |
| Construction Noise | | |
| S3.3 (AEIAR-130/2009) | Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump, Generator and Water Pump. | ٨ |
| S3.3 (AEIAR-130/2009) | Good Site Practice: | |
| (1231111 13 0, 2 0 0 2) | • Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. | ۸ |
| | Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program. | ۸ |
| | Mobile plant, if any, should be sited as far away from NSRs as possible. | ٨ |
| | • Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. | ۸ |
| | • Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. | ٨ |
| | Material stockpiles and other structures should be effectively utilized, wherever | ۸ |

| EIA Ref. | Mitigation Measures | Status |
|---|---|-------------------|
| | practicable, in screening noise from on-site construction activities. | |
| S3.3 (AEIAR-130/2009) | Scheduling of Construction Works during School Examination Period | N/A |
| S3.8 (AEIAR-170/2013) | Provision of a landscaped deck along Roads D3A & D4A. | N/A |
| S3.8 (AEIAR-170/2013) | Provision of about 1090 m length of vertical noise barrier (connected to the deck) at Roads D3A & D4A; Provision of about 60 m length of overhang vertical noise barrier (connected to the deck) at Road D4A; and Provision of staircases with noise barriers next to Sites 4A1 and 4B1 It should be noted that the exact length of the mitigation measures would be subject to minor refinement during the detailed design stage. | N/A N/A N/A |
| S3.8 (AEIAR-170/2013) | Non-noise sensitive use areas within Sites 4A1 and 4B1. | N/A |
| S3.8 (AEIAR-170/2013) | Avoid sensitive façade with openable window facing Road D3A. | N/A |
| Construction Water | · Quality | |
| S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013) | Construction Runoff Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: use of sediment traps adequate maintenance of drainage systems to prevent flooding and overflow | ^ |

| EIA Ref. | Mitigation Measures | Status |
|--------------------------|--|--------|
| | Construction site should be provided with adequately designed perimeter channel and pretreatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. | ^ |
| | Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means. | ٨ |
| S5.8 (AEIAR-170/2013) | Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary. | ٨ |
| | Measures should be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. | ^ |
| S3.4 (AEIAR-130/2009) | Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m ³ capacity, are recommended as a general mitigation measure | ۸ |

| EIA Ref. | Mitigation Measures | Status |
|---|---|--------|
| | which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped. | |
| S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013) | Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m ³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. | ٨ |
| (122222 | Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. | ٨ |
| S3.4 (AEIAR-130/2009) | Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events. | ٨ |
| | Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain. | ٨ |
| S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013) | All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting | ٨ |

| EIA Ref. | Mitigation Measures | Status |
|--------------------------|--|--------|
| | from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. | |
| S5.8 (AEIAR-170/2013) | Boring and Drilling Water Water used in ground boring and drilling for site investigation or rock / soil anchoring should as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities. | ^ |
| | Acid Cleaning, Etching and Pickling Wastewater Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul sewers | ^ |
| S3.4 (AEIAR-130/2009) | Drainage It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea. | ٨ |
| S3.4 (AEIAR-130/2009) | All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required. | ٨ |

| EIA Ref. | Mitigation Measures | Status |
|---|--|--------|
| S3.4 (AEIAR-130/2009) | All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ. | ٨ |
| S5.8 (AEIAR-170/2013) | There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distance of 100 m should be maintained between the discharge points of construction site effluent and the existing seawater intakes and the planned WSR mentioned in S5.3.1 as appropriate. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO licence which is under the ambit of regional office (RO) of EPD. | ^ |
| S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013) | Sewage Effluent Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices. | ^ |
| S5.8 | Notices should be posted at conspicuous locations to remind the workers not to discharge | ۸ |

| EIA Ref. | Mitigation Measures | Status |
|---|---|--------|
| (AEIAR-170/2013) | any sewage or wastewater into the surrounding environment. Regular environmental audit of the construction site will provide an effective control of any malpractices and can encourage continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the project would not cause water pollution problem after undertaking all required measures. | |
| S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013) | Stormwater Discharges Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes. | ٨ |
| | Debris and Litter In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur. | ٨ |
| S5.8 (AEIAR-170/2013) | Accidental Spillage Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation, should be observed and complied with for control of chemical wastes. Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges. | ^ |

| EIA Ref. | Mitigation Measures | Status |
|---|---|--------|
| | Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: | ۸ |
| | Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. | ^ |
| | • Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents. | ٨ |
| | Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area. | ^ |
| Construction Waste | Management | |
| S6.7 (AEIAR-170/2013) | Prepare a Waste Management Plan, which becomes a part of the Environmental Management Plan, in accordance with the requirements stipulated in ETWB TC (W) No. 19/2005, approved by the Engineer/Supervising Officer of the Project based on current practices on construction sites. | ٨ |
| S3.5 (AEIAR-130/2009) and S6.7 (AEIAR-170/2013) | Good Site Practices It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during construction activities include: Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate | ٨ |
| | facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical waste handling procedures | |
| | Provision of sufficient waste disposal points and regular collection for disposal | ٨ |

| EIA Ref. | Mitigation Measures | | | | | |
|----------|--|---|--|--|--|--|
| | Appropriate measures to minimise windblown litter and dust during transportation of | ۸ | | | | |
| | waste by either covering trucks or by transporting wastes in enclosed containers | | | | | |
| | • A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites) | ^ | | | | |
| | Regular cleaning and maintenance systems, sumps and oil interceptors | ٨ | | | | |
| | Separation of chemical wastes for special handling and appropriate treatment | ٨ | | | | |
| | Waste Reduction Measures | | | | | |
| | Good management and control can prevent the generation of a significant amount of | | | | | |
| | waste. Waste reduction is best achieved at the planning and design stage, as well as by | | | | | |
| | ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: | | | | | |
| | Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals | ^ | | | | |
| | Segregation and storage of different types of waste in different containers, skips or | ٨ | | | | |
| | stockpiles to enhance reuse or recycling of materials and their proper disposal | | | | | |
| | Encourage collection of aluminium cans, PET bottles and paper by providing separate | ^ | | | | |
| | labelled bins to enable these wastes to be segregated from other general refuse generated by the work force | | | | | |
| | Any unused chemicals or those with remaining functional capacity should be recycled | ^ | | | | |
| | Proper storage and site practices to minimise the potential for damage or | ^ | | | | |
| | contamination of construction materials | | | | | |
| | Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste | ^ | | | | |
| | Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycle. | ٨ | | | | |

| EIA Ref. | Mitigation Measures | Status |
|--------------------------|--|--------|
| S3.5 (AEIAR-130/2009) | Construction and Demolition Materials Mitigation measures and good site practices should be incorporated in the contract document to control potential environmental impact from handling and transportation of C&D material. The mitigation measures include: | |
| | Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal, the transient stockpiles shall be located away from waterfront or storm drains as far as possible. | ^ |
| | Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric. | ٨ |
| | • Skip hoist for material transport should be totally enclosed by impervious sheeting. | ٨ |
| | • Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site. | ٨ |
| | • The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores. | ۸ |
| | • The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle. | ۸ |
| | • All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet. | ٨ |
| | • The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading. | ٨ |
| | When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket | ^ |

| EIA Ref. | Mitigation Measures | Status |
|---------------------------|---|--------|
| | System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirement sand implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system. | |
| S3.5 (AEIAR-130/2009) | General Refuse General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem | ٨ |
| Construction Lands | cape and Visual | |
| S3.8.12 | Minimized construction area and contractor's temporary works areas. | ٨ |
| (AEIAR-130/2009) | • All existing trees should be carefully protected during construction. | ٨ |
| and | • Trees unavoidably affected by the works should be transplanted where practical. | ٨ |
| S7.9 (AEIAR-170/2013) | Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work. | |
| | • Control of night-time lighting. | ٨ |
| | Erection of decorative screen hoarding. | ٨ |
| | Reduction of construction period to practical minimum. | ٨ |
| | • Limitation of / Ensuring no run-off into surrounding landscape and adjacent seawater areas. | ٨ |
| | Temporary or advance landscape should be provided along the temporary access roads to the Cruise Terminal until such time as road D3 is open. | ٨ |

| Remarks: | EIA Report (AEIAR-130/2009) – Kai Tak Development | | | |
|----------|---|--|--|--|
| | EIA Report (AEIAR-170/2013) – Kai Tak Development – Roads D3A & D4A | | | |
| | ^ Compliance of mitigation measure; N/A Not Applicable at this stage; | X Non-compliance of mitigation measure; Non-compliance but rectified by the | | |
| | N/A(1) Not observed; | contractor; | | |
| | * Recommendation was made during site audit | # Recommendation was made during site | | |
| | but improved/rectified by the contractor. | audit but not yet improved/rectified by the contractor. | | |

APPENDIX F
SUMMARIES OF ENVIRONMENTAL
COMPLAINT, WARNING, SUMMON
AND NOTIFICATION OF SUCCESSFUL
PROSECUTION

Kai Tak Development –Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

 $\label{eq:complaint} \textbf{Appendix} \ \textbf{F} - \textbf{Summary} \ \textbf{of} \ \textbf{environmental} \ \textbf{complaint}, \ \textbf{warning}, \ \textbf{summon} \ \textbf{and} \ \textbf{notification} \ \textbf{of} \ \textbf{successful} \ \textbf{prosecution}$

Reporting Month: October 2023

Contract No. KL/2014/01

| Log Ref. | Location | Received Date | Details of Complaint/warning/summon and prosecution | Investigation/Mitigation Action | Status |
|-------------|----------|------------------|---|------------------------------------|--------|
| N/A | N/A | N/A | N/A | N/A | N/A |

Remarks: No environmental complaint/warning/summon and prosecution were received in the reporting period.

APPENDIX G WASTE GENERATED QUANTITY

Appendix G. Monthly Summary Waste Flow Table

Name of Department: CEDD Contract No KL/2014/01

Monthly Summary Waste Flow Table for 2023

| | | Actual Quantit | ties of Inert C&I | Materials Gene | erated Monthly | | Ac | tual Quantities o | of C&D Wastes | Generated Mont | hly |
|-----------|-----------------------------|--|---------------------------|--------------------------|----------------------------|---------------|--------------|----------------------------------|---------------|-------------------|-----------------------------|
| Month | Total Quantity Generated | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper/ cardboard packaging | Plastics | Chemical Waste | Others, e.g. general refuse |
| | (in tonne) | (in tonne) | (in tonne) | (in tonne) | (in tonne) | (in tonne) | (in '000 kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in tonne) |
| Jan | 110.01 | 0 | 0 | 0 | 82.86 | 0 | 0 | 0 | 0 | 0 | 27.15 |
| Feb | 54.19 | 0 | 0 | 0 | 6.43 | 0 | 0 | 0 | 0 | 0 | 47.76 |
| Mar | 23.57 | 0 | 0 | 0 | 6.66 | 0 | 0 | 0 | 0 | 0 | 16.91 |
| Apr | 23.20 | 0 | 0 | 0 | 4.50 | 0 | 0 | 0 | 0 | 0 | 18.70 |
| May | 150.49 | 0 | 0 | 0 | 52.19 | 0 | 0 | 0 | 0 | 0 | 98.30 |
| June | 38.50 | 0 | 0 | 0 | 12.30 | 0 | 0 | 0 | 0 | 0 | 26.20 |
| Sub-total | 399.96 | 0 | 0 | 0 | 0.00 | 0 | 0 | 0 | 0 | 0 | 235.02 |
| July | 1.15 | 0 | 0 | 0 | 0.00 | 0 | 0 | 0 | 0 | 0 | 1.15 |
| Aug | 4.50 | 0 | 0 | 0 | 0.00 | 0 | 0 | 0 | 0 | 0 | 4.50 |
| Sept | 10.50 | 0 | 0 | 0 | 0.00 | 0 | 0 | 0 | 0 | 0 | 10.50 |
| Oct | 0.00 | 0 | 0 | 0 | 0.00 | 0 | 0 | 0 | 0 | 0 | 0.00 |
| Nov | | | | | | | | | | | |
| Dec | | | | | | | | | | | |
| Total | 416.11 | 0 | 0 | 0 | 164.94 | 0 | 0 | 0 | 0 | 0 | 251.17 |

^{*} Transfer to alterative disposal ground at Lung Kwu Sheung Tan EPD approved recycler

APPENDIX H COMPLETION CERTIFICATE OF CONSTRUCTION WORKS



AECOM 12/F Grand Central Plaza, Tower 2 +852 3922 9797 fax 138 Shatin Rural Committee Road Shatin, Hong Kong 香港新界沙田鄉事會路 138 號

新城市中央廣場第2座12樓

www.aecom.com

+852 3922 9000 tel

Your Ref: KL201401/01/01/02/L6585

Our Ref: SLYY:CCTC:cmyw:60022408/M15/900(0045)-2022015117L

4 November 2022

BY HAND

Mr. Steve Thompson and Mr. Yung Kim Man CEC - CCC Joint Venture Unit 2325A, 23/F, One Taikoo Place 979 King's Road Quarry Bay, Hong Kong

Dear Sirs.

Contract No. KL/2014/01 Kai Tak Development - Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

Certificate of Completion of the Works

In accordance with Clause 53 of the General Conditions of Contract, we hereby certify that the Works was substantially completed on 31 July 2022.

This certificate is issued following receipt of your request for a certificate of completion of the Works via your letter ref. KL201401/01/01/02/L6585 dated 18 October 2022 received by us on 21 October 2022. accompanied by your undertaking to carry out any outstanding works and / or rectification of any defective works during the relevant Maintenance Period(s), including but not limited to the items listed in the letters below, excluding those items which have been completed / rectified, and accepted by us.

| Letter ref. | Subject | Date |
|---|---|-----------------|
| SLYY:LY:kpky:60022408/M15/ 900(0007)-2018003487W | Certificate of Completion No. 2 in respect of Section 1 of the Works | 27 April 2018 |
| SLYY:LY:cmyw:60022408/M1 5/900(0012)-2020002581L | Certificate of Completion No. 3 in respect of Section 3 of the Works | 24 April 2020 |
| SLYY:LY:cmyw:60022408/M1 5/900(0036)-2020011332L | Certificate of Completion No. 7 in respect of Section 2 of the Works | 20 October 2020 |
| SLYY:LY:cmyw:60022408/M1 5/900(0036)-2020011333L | Certificate of Completion No. 8 in respect of Section 4 of the Works | 20 October 2020 |
| SLYY:LY:cmyw:60022408/M1 5/900(0036)-2020011334L | Certificate of Completion No. 9 in respect of Section 6 of the Works | 20 October 2020 |
| SLYY:CCTC:cmyw:60022408/ M15/900(0044)-2022015116L | Certificate of Completion No. 10 in respect of Section 5 of the Works | 4 November 2022 |

Yours faithfully. For and on behalf of

AECOM Asia Company Limited

Stephen Lai

The Supervising Officer for this Contract

cc D of A Attn: Mr. Nelson Lam, JP (By Fax 2824 2087) CTA(F), DEVB (By Fax 2523 3950) Attn: Mr. Lewis So STA, CEDD (By Fax 2715 5114) Attn: Mr. Keith Yuen SE/CA,CEDD (By Fax 2711 7571) Attn: Mr. Thomas Fu CEDD/EDevO Attn: Mr. Jason Wong (By Fax 2739 0076) CRE (KL/2014/01) -Attn: Mr. Clive Cheng (By Hand)

KL/2014/01 - Termination of EM&A Monitoring

1 message

From: Darren Lee<Darren.Lee@aecom-ktd.com>

Fri, Oct 6, 2023, 5:38 PM

To: Charles.Fung<charles.fung@cinotech.com.hk>

Dear Charles,

Attached please find the certificate of completion of the works.

The Substantial Completion Certificate was issued on 31 July 2022 and the outstanding works under the Contract No. KL/2014/01 have been completed. The remaining defect rectification works are expected to be completed in October 2023. No further significant environmental nuisance will therefore be caused by the works under the Contract No. KL/2014/01.

Regards,
Darren Lee
Senior Resident Engineer
Kai Tak Development (ED/2018/01 & KL/2014/01)

AECOM D: 3911 4207



KL201401 - Certificate of Completion of the Works(2022015117L)

FUGRO TECHNICAL SERVICES LIMITED

19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong.

Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : fugro.com



Appendix B

Monthly EM&A Report
For
Contract No. KL/2015/02
Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area


Civil Engineering and Development Department

EP-337/2009 – New Distributor Roads Serving the Planned KTD

Contract No. KLN/2016/04
Environmental Monitoring Works for
Contract No. KL/2015/02
Kai Tak Development – Stage 5A Infrastructure
at Former North Apron Area

Monthly EM&A Report October 2023

(Version 1.1)



REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk



FUGRO TECHNICAL SERVICES LIMITED

19/F, Fugro House – KCC2 1 Kwai On Road, Kwai Chung New Territories, Hong Kong

Date 8 November 2023

Our Ref. MCL/ED/0431/2023/C

Cinotech Consultants Limited Rm 1710, Technology Park, 18 On Lai Street, Shatin, New Territories, Hong Kong

BY EMAIL

Attn.: Mr. K.S Lee

Dear Sir,

Contract No. KL/2015/02
Kai Tak Development –Stage 5A Infrastructure at Former North Apron Verification of Monthly EM&A Report for October 2023

We refer to your email dated 8 November 2023 for the captioned report prepared by the ET.

We have no further comment and hereby verify the Report in accordance with Clause 3.3 of Environmental Permit no. EP-337/2009.

Should you require further information, please do not hesitate to contact the undersigned at 3565 4441.

Assuring you of our best attention at all times.

Yours faithfully, For and on behalf of

FUGRO TECHNICAL SERVICES LIMITED

Calvin Leung

Independent Environmental Checker

CL/

c.c. CEDD – Attn.: Mr. Ricky Chan

Attn.: Mr. Michael So

AECOM – Attn.: Mr. Vincent Lee

Attn.: Mr. Teddy Shih

TABLE OF CONTENTS

| | EXECUTIVE SUMMARY1 | |
|---|---|---|
| | Introduction1 | |
| | Environmental Monitoring Works | |
| | Environmental Licenses and Permits | |
| | Key Information in the Reporting Month | |
| | Future Key Issues3 | |
| 1 | INTRODUCTION4 | |
| | Background4 | |
| | Project Organizations4 | |
| | Construction Activities undertaken during the Reporting Month | |
| | Summary of EM&A Requirements6 | |
| 2 | AIR QUALITY7 | |
| | Monitoring Requirements | |
| | Monitoring Locations | |
| | Monitoring Equipment | |
| | Monitoring Parameters, Frequency and Duration | |
| | Monitoring Methodology and QA/QC Procedure | |
| | Results and Observations | |
| 3 | NOISE12 | |
| | Monitoring Requirements | |
| | Monitoring Locations | |
| | Monitoring Equipment 12 | |
| | Monitoring Parameters, Frequency and Duration | |
| | Monitoring Methodology and QA/QC Procedures | |
| | Results and Observations | |
| 4 | COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS16 | |
| 5 | LANDSCAPE AND VISUAL18 | |
| | Monitoring Requirements | |
| | Results and Observations | |
| 6 | ENVIRONMENTAL INSPECTION19 | |
| U | | |
| | Site Inspections | |
| | Status of Environmental Licensing and Permitting | |
| | Status of Waste Management | |
| | Implementation Status of Environmental Mitigation Measures | |
| | Summary of Mitigation Measures Implemented | |
| | Implementation Status of Event Action Plans | 2 |
| 7 | FUTURE KEY ISSUES23 | |
| | Monitoring Schedule for Next Month24 | |
| 8 | CONCLUSIONS AND RECOMMENDATIONS25 | |
| | Conclusions | |
| | Recommendations | |
| | i | |

LIST OF TABLES

| Table I | Air Quality and Noise Monitoring Stations for this Project |
|-----------|--|
| Table II | Non-compliance Recorded for the Project in the Reporting Month |
| Table III | Summary Table for Key Information in the Reporting Month |
| Table 1.1 | Key Project Contacts |
| Table 1.2 | Construction Programme Showing the Inter-Relationship with Environmental |
| | Protection/Mitigation Measures |
| Table 2.1 | Locations for Air Quality Monitoring |
| Table 2.2 | Air Quality Monitoring Equipment |
| Table 2.3 | Impact Dust Monitoring Parameters, Frequency and Duration |
| Table 2.4 | Summary Table of Air Quality Monitoring Results during the reporting month |
| Table 3.1 | Noise Monitoring Stations |
| Table 3.2 | Noise Monitoring Equipment |
| Table 3.3 | Noise Monitoring Parameters, Frequency and Duration |
| Table 3.4 | Major Noise Source identified at the Designated Noise Monitoring Stations |
| Table 3.5 | Baseline Noise Level and Noise Limit Level for Monitoring Stations |
| Table 4.1 | Comparison of 1-hr TSP data with EIA predictions |
| Table 4.2 | Comparison of 24-hr TSP data with EIA predictions |
| Table 4.3 | Comparison of Noise Monitoring Data with EIA predictions |
| Table 6.1 | Summary of Environmental Licensing and Permit Status |
| Table 6.2 | Observations and Recommendations of Site Inspections |
| | |

LIST OF FIGURES

| Figure 1 | Site Layout Plan |
|----------|---|
| Figure 2 | Location of Air Quality Monitoring Stations |
| Figure 3 | Location of Noise Monitoring Stations |
| Figure 4 | Location of Wind Data Monitoring Equipment |

LIST OF APPENDICES

- A Action and Limit Levels for Air Quality and Noise
- B Copies of Calibration Certificates
- C Weather Information
- D Environmental Monitoring Schedules
- E 1-hour TSP Monitoring Results and Graphical Presentations
- F 24-hour TSP Monitoring Results and Graphical Presentations
- G Noise Monitoring Results and Graphical Presentations
- H Summary of Exceedance
- I Site Audit Summary
- J Event Action Plans
- K Environmental Mitigation Implementation Schedule (EMIS)
- L Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- M Summary of Waste Generation and Disposal Records
- N Construction Programme

EXECUTIVE SUMMARY

Introduction

- 1. This is the 82nd Monthly Environmental Monitoring and Audit Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2015/02 Kai Tak Development Stage 5A Infrastructure at Former North Apron Area" (Hereafter referred to as "the Project"). This contract comprises one Schedule 2 designated project (DP), namely the new distributor road D1 serving the planned KTD. The DP is part of the designated project under Environmental Permit (EP) No.: EP-337/2009 ("New distributor roads serving the planned Kai Tak Development") respectively. This report documents the findings of EM&A Works conducted during October 2023.
- 2. With reference to the same principle of EIA report of the Project, air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in **Table I** (see **Figure 2 and 3** for their locations).

Table I – Air Quality and Noise Monitoring Stations for this Project

| Locations | Monitoring Stations In accordance with EM&A Manual | Alternative Monitoring Stations |
|-----------------------------------|--|---|
| Air Quality Monitoring Stations | | |
| | Yes (1-hour TSP) | N/A |
| AM2 - Lee Kau Yan Memorial School | No (24-hour TSP) | AM2(A) – Ng Wah Catholic Secondary School |
| Noise Monitoring Stations | | - |
| M3 - Cognitio College | No | M3(A) – The Bridge connecting The Latitude |
| M4 - Lee Kau Yan Memorial School | Yes | N/A |
| M5 – Nam Yuen | No | M5(C) – Mercy Grace's Home |

- 3. The major site activities undertaken in the reporting month included:
 - Reinstatement of PERE central Divider
 - Reinstatement of SKLRP pedestrian footway
 - Excavation and installation work of subway ST2 ELS strut and wailing

Environmental Monitoring Works

- 4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 5. Summary of the non-compliance in the reporting month for the Project is tabulated in **Table II**.

Table II Non-compliance Recorded for the Project in the Reporting Month

| _ | No. of Project-rel | ated Exceedance | |
|-----------|--------------------|-----------------|--------------|
| Parameter | Action Level | Limit Level | Action Taken |
| 1-hr TSP | 0 | 0 | N/A |
| 24-hr TSP | 0 | 0 | N/A |
| Noise | 0 | 0 | N/A |

1-hour & 24-hour TSP Monitoring

- 6. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 7. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

8. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Environmental Licenses and Permits

- 9. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, EP-337/2009 issued on 23 April 2009. All valid Licenses/Permits for this Project are shown in **Table 6.1**.
 - Billing Account for Construction Waste Disposal (A/C# 7026164).
 - Effluent Discharge License (WT00041367-2022).
 - Registration of Chemical Waste Producer (WPN5213-286-P3271-01).

Key Information in the Reporting Month

10. Summary of key information in the reporting month is tabulated in **Table III**.

Table III Summary Table for Key Information in the Reporting Month

| Event | Event Details | | Action Taken | Status | Remark |
|--|---------------|--------|--------------|--------|--------|
| Event | Number | Nature | Action Taken | Status | Kemark |
| Complaint received | | | N/A | N/A | |
| Reporting Changes | | | N/A | N/A | |
| Notifications of any summons & prosecutions received | | | N/A | N/A | |

Future Key Issues

- 11. The future key environmental issues in the coming two months include:
 - Stagnant water on the unused and damaged water-filled barriers & uncovered containers and manhole;
 - Noise generated from operation of the equipment, especially for rock-breaking activities;
 - Dust generation from excavation works and rock breaking activities;
 - -Oil leakage from equipment and mobile plants;

1 INTRODUCTION

Background

- 1.1. The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 5A Infrastructure at Former North Apron Area is one of the construction stages of KTD. It contains one Schedule 2 DP including new distributor roads serving the planned KTD. The general layout of the Project is shown in **Figure 1.**
- 1.2. An Environmental Permit (EP) No. EP-337/2009 was issued on 23 April 2009 for new distributor roads serving the planned KTD to Civil Engineering and Development Department as the Permit Holder.
- 1.3. A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. An EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 April 2009.
- 1.4. Cinotech Consultants Limited (Cinotech) was commissioned by Civil Engineering and Development Department (CEDD) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2015/02 Stage 5A Infrastructure at Former North Apron Area. The construction work under KL/2015/02 comprises the construction of part of the Road D1 under the EP (EP-337/2009).
- 1.5. Cinotech Consultants Limited was commissioned by Civil Engineering and Development Department (CEDD) to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The commencement date of construction of Road D1 (part) under this Contract was on 16 January 2017.

Project Organizations

- 1.6. Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD).
 - The Engineer and the Engineer's Representative (ER) AECOM Asia Co. Ltd (AECOM).
 - Environmental Team (ET) Cinotech Consultants Limited (Cinotech).
 - Independent Environmental Checker (IEC) Fugro Technical Services Limited (FTS).
 - Contractor Peako Wo Hing Joint Venture (PWHJV).

1.7. The key contacts of the Project are shown in **Table 1.1**.

Table 1.1 Key Project Contacts

| Party | Role | Contact Person | Position | Phone No. | Fax No. |
|---------------------------------------|---------------------------|----------------------------|---|-----------|-----------|
| CEDD | Project Proponent | Mr. CHAN Wai Kit, Ricky | Senior Engineer | 2116 3753 | 2116 0714 |
| AECOM | Engineer's Representative | Mr. Vincent Lee | Senior Resident Engineer | 2798 0771 | 2210 6110 |
| Cinotech | Environmental Team | Mr. K.S Lee | Environmental Team Leader | 2151 2091 | 3107 1388 |
| Cinoteen | | Ms. Betty Choi | Audit Team Leader | 2151 2072 | 3107 1300 |
| FTS Independent Environmental Checker | | Mr. Calvin Leung | Independent Environmental Checker | 3565 4441 | 2450 8032 |
| PWHJV | Contractor | Mr. W.M. Chen | Deputy Site Agent | 9736 4284 | 2398 8301 |

Construction Activities undertaken during the Reporting Month

- 1.8. The site activities undertaken in the reporting month included:
 - Reinstatement of PERE central Divider
 - Reinstatement of SKLRP pedestrian footway
 - Excavation and installation work of subway ST2 ELS strut and wailing
- 1.9. The construction programme for the Project is shown in **Appendix N**.
- 1.10. The construction programme showing the inter-relationship with environmental protection/mitigation measures are presented in **Table 1.2**.

Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

| Construction Works | Major Environmental Impact | Control Measures |
|-------------------------|--|---|
| Refer to Section 1.8 | Noise, dust impact, water quality and waste generation | Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles by impervious materials; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Provide movable noise barrier to enclose the noisy plant; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; Provide drip trays with adequate capacity and well maintained to chemicals Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement. |

Summary of EM&A Requirements

- 1.11. The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.12. The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 1.13. This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality and noise levels and audit works for the Project during the reporting month.

2 AIR QUALITY

Monitoring Requirements

2.1. According to EM&A Manual under the EP, 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

- 2.2. 1-hour TSP impact dust monitoring was conducted at the air quality monitoring station, AM2 Lee Kau Yan Memorial School and 24-hour TSP impact dust monitoring were conducted at the air quality monitoring station, AM2(A) Ng Wah Catholic Secondary School in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.3. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Table 2.1 Locations for Air Quality Monitoring

| Monitoring Stations | Locations | Location of Measurement | |
|----------------------------|----------------------------------|--------------------------------|--|
| AM2 (1-hour TSP) | Lee Kau Yan Memorial School | Rooftop (about 8/F) Area | |
| AM2(A) (24-hour TSP) | Ng Wah Catholic Secondary School | Rooftop (about 8/F) Area | |

Monitoring Equipment

2.4. **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix B**.

Table 2.2 Air Quality Monitoring Equipment

| Equipment | Model and Make | Quantity |
|-----------------------|--|----------|
| Calibrator | • TISCH TE-5025A | 1 |
| 1-hour TSP Dust Meter | Sibata Scientific Technology LD-5R | 2 |
| HVS Sampler | • TE-5170 c/w of TSP sampling inlet | 1 |
| Wind Anemometer | Davis Instruments 6152 | 1 |

Monitoring Parameters, Frequency and Duration

2.5. **Table 2.3** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

 Table 2.3
 Impact Dust Monitoring Parameters, Frequency and Duration

| Parameters | Frequency |
|------------|----------------------|
| 1-hr TSP | Three times / 6 days |
| 24-hr TSP | Once / 6 days |

Monitoring Methodology and QA/QC Procedure

1-hour TSP Monitoring

Measuring Procedures

2.6. The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:

(Equipment: Sibata Scientific Technology; Model no. LD-3B, LD-5R)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low level
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
- Push the knob at MEASURE position.
- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display.
- Finally, push the start/stop switch to stop the measuring after 1 hour sampling.

• Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

Maintenance/Calibration

2.7. The following maintenance/calibration was required for the direct dust meters:

Check the meter at a 3-month interval and calibrate the meter at a 1-year interval throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

2.8. High volume (HVS) samplers (Model TE-5170), completed with appropriate sampling inlets, were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

Operating/Analytical Procedures

- 2.9. Operating/analytical procedures for the operation of HVS were as follows:
 - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
 - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
 - No furnaces or incineration flues were nearby.
 - Airflow around the sampler was unrestricted.
 - The sampler was more than 20 meters from the drip line.
 - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.10. Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.

- 2.11. For TSP sampling, fiberglass filters have a collection efficiency of > 99% for particles of 0.3μm diameter were used.
- 2.12. The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.13. The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.14. The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.15. The shelter lid was closed and secured with the aluminium strip.
- 2.16. The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.17. After sampling, the filter was removed and sent to the HOKLAS laboratory (High Precision Chemical Testing Ltd.) for weighing. The elapsed time was also recorded.
- 2.18. Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%.

Maintenance/Calibration

- 2.19. The following maintenance/calibration was required for the HVS:
 - The high volume motors and their accessories were properly maintained.
 Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit through\hout all stages of the air quality monitoring.

Results and Observations

- 2.20. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. The impact 24-hour TSP monitoring on 9th October was rescheduled to 10th October due to weather condition. Another impact 24-hour TSP monitoring was conducted as scheduled. No Action/Limit Level exceedance was recorded.
- 2.21. The weather information for the reporting month is summarized in **Appendix C.**
- 2.22. The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.23. The summary of exceedance record in reporting month is shown in **Appendix H**. No exceedance was recorded for the air quality monitoring.
- 2.24. According to our field observations during the monitoring, the major dust source identified at the two designated air quality monitoring stations are road traffic dust, exposed site area and open stockpiles, excavation works and site vehicle movements.
- 2.25. The summary of 1-hour and 24-hour TSP air quality monitoring results during the reporting month are shown in **Appendix E** and **Appendix F** respectively.

3 NOISE

Monitoring Requirements

3.1. According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

3.2. Three designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at three designated monitoring stations (M3(A), M4, and M5(C)). **Figure 3** shows the locations of these stations.

Table 3.1 Noise Monitoring Stations

| Monitoring Stations | Locations | Location of Measurement | |
|----------------------------|------------------------------------|---|--|
| M3(A) | The Bridge connecting The Latitide | In the middle of the foot bridge connecting The Latitude | |
| M 4 | Lee Kau Yan Memorial School | Rooftop (about 7/F) Area | |
| M5(C) | Mercy Grace's Home | Ground in front of the building entrance facing Prince Edward Road East (noise monitoring is not allowed on the rooftop from 27 February 2020, due to the coronavirus countermeasure in Mercy Grace's Home) | |

Monitoring Equipment

3.3. **Table 3.2** summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

Table 3.2 Noise Monitoring Equipment

| Equipment | Model and Make | Qty. |
|-------------------------------|-------------------------------|------|
| Integrating Sound Level Meter | BSW Atech BSWA 308 & SVAN 957 | 3 |
| Calibrator | SOUNDTEK ST-120 | 1 |

Monitoring Parameters, Frequency and Duration

3.4. **Table 3.3** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

| Monitoring Stations | Parameter | Period | Frequency | Measurement |
|------------------------|---------------------------------|------------------|-----------|-------------|
| M3(A) | $L_{10}(30 \text{ min.}) dB(A)$ | 0700-1900 hrs on | On an man | |
| M4 | $L_{90}(30 \text{ min.}) dB(A)$ | | Once per | Façade |
| M5(C) | $L_{eq}(30 \text{ min.}) dB(A)$ | normal weekdays | week | _ |

Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

frequency weightingtime weightingFast

time measurement : 30 minutes

- Prior to and after each noise measurement, the meter was calibrated using a
 Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before
 and after measurement was more than 1.0 dB, the measurement would be
 considered invalid and repeat of noise measurement would be required after recalibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L_{eq} , L_{90} and L_{10} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

Maintenance and Calibration

- 3.5. The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.6. The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.7. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Results and Observations

- 3.8. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. The summary of exceedance record in reporting month is shown in **Appendix H**.
- 3.9. The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.5**.
- 3.10. Noise monitoring results and graphical presentations are shown in **Appendix G**.
- The major noise source identified at the designated noise monitoring stations are shown in Table 3.4.

Table 3.4 Major Noise Source identified at the Designated Noise Monitoring Stations

| Monitoring Stations | Locations | Major Noise Source |
|----------------------------|------------------------------------|--|
| M3(A) | The Bridge connecting The Latitude | Traffic Noise Site vehicle movement |
| M4 | Lee Kau Yan Memorial School | Traffic Noise Site vehicle movement Excavation works Daily school activities |
| M5(C) | Mercy Grace's Home | Traffic Noise Site vehicle movement |

 Table 3.5
 Baseline Noise Level and Noise Limit Level for Monitoring Stations

| Station | Baseline Noise Level, dB (A) | Noise Limit Level, dB (A) |
|---------|-------------------------------|---------------------------|
| | N/A ⁽¹⁾ | 75 |
| M3(A) | (at 0700 – 1900 hrs on normal | (at 0700 – 1900 hrs on |
| | weekdays) | normal weekdays) |
| | 76.7 ⁽²⁾ | 70 ^(*) |
| M4 | (at 0700 – 1900 hrs on normal | (at 0700 – 1900 hrs on |
| | weekdays) | normal weekdays) |
| | N/A ⁽¹⁾ | 75 |
| M5(C) | (at 0700 – 1900 hrs on normal | (at 0700 – 1900 hrs on |
| | weekdays) | normal weekdays) |

^(*) Noise Limit Level is 65 dB(A) during school examination periods.

 $CNL = 10 \log (10^{MNL/10} - 10^{BNL/10})$

Remarks: MNL = Measured Noise Level, BNL = Baseline Noise Level

Note (1): The background Noise Level was recorded during the Lunch Hour of Construction Site

⁽i.e. 12:00-13:00) and to be used as the referencing value for compliance checking for Noise Action and Limit Level.

Note (2): The noise level due to the construction work (CNL) was calculated by the following formula:

4 COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1. The EM&A data was compared with the EIA predictions as summarized in **Tables 4.1** to **4.3**.

Table 4.1 Comparison of 1-hr TSP data with EIA predictions

| | Predicted 1-hr TSP conc. Measured 1-hr TSP conc. | | | |
|--------------------------------------|---|--------------------------------|--|-------------|
| Station | Scenario1 (Mid 2009 to Mid- | Scenario2 (Mid 2013 to Late | Reporting Month (October 2023), μg/m³ | |
| | 2013), $\mu g/m^3$ | 2016), μg/m ³ | Average | Range |
| AM2 – Lee Kau Yan Memorial School | 290 | 312 | 46.4 | 13.3 – 72.2 |

Table 4.2 Comparison of 24-hr TSP data with EIA predictions

| | Predicted 24-hi | TSP conc. | Measured 24-hr TSP conc. Reporting Month (October 2023), µg/m ³ | |
|------------------------------|--------------------------------------|---------------------------|---|--------------|
| Station | Scenario1 (Mid 2009 to Mid-2013), | Scenario2 (Mid 2013 to | | |
| | μg/m³ | Late 2016), μg/m³ | Average | Range |
| AM2(A) - Ng Wah | | | | |
| Catholic Secondary School | 145 | 169 | 80.3 | 34.3 – 124.4 |

Table 4.3 Comparison of Noise Monitoring Data with EIA predictions

| Stations | Predicted Mitigated Construction Noise Levels during Normal Working Hour (Leq (30min) dB(A)) | Reporting Month (October 2023), L _{eq (30min)} dB(A) |
|--|--|---|
| M3(A) – The Bridge connecting The Latitude | Not predicted in EIA Report | 57.4 – 75.6 ⁽²⁾ |
| M4 – Lee Kau Yan Memorial School | 47 – 74 | 71.6 – 75.0 (1) |
| M5(C) – Mercy Grace's Home | Not predicted in EIA Report | 61.6 – 70.1 ⁽²⁾ |

Remarks:

⁽¹⁾ Since the baseline noise level was higher than those recorded during the construction period, the recorded noise levels were considered non-valid exceedance of Noise Limit Level.

⁽²⁾ Since the background noise level was higher than those recorded during the construction period, the recorded noise levels were considered non-valid exceedance of Noise Limit Level.

- 4.2. The average 1-hour TSP concentrations at AM2 in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.3. The average 24-hour TSP concentrations at AM2(A) in the reporting month were below the prediction in the approved EIA Report.
- 4.4. The noise monitoring results in the reporting month from M4 were slightly higher than the range of the predicted mitigated constriction noise levels in the EIA Report.
- 4.5. Construction noise levels at M3(A) and M5(C) were not predicted in EIA Report.

5 LANDSCAPE AND VISUAL

Monitoring Requirements

5.1. According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's operation during the construction period on a weekly basis, and to report on the contractor's compliance.

Results and Observations

- 5.2. Site audits were conducted on a weekly basis to monitor the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix I**.
- 5.3. No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.4. Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in **Appendix J** shall be performed.

6 ENVIRONMENTAL INSPECTION

Site Inspections

- 6.1. Site inspections were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site inspections are attached in **Appendix I**.
- 6.2. Site inspections were conducted on 3, 11, 16, 24, & 30 October 2023 in the reporting month. A joint site inspection with the representative of IEC, ER, the Contractor and the ET was conducted on 11 October 2023. The details of the observations during site inspection are summarized in **Table 6.2**.

Review of Environmental Monitoring Procedures

6.3. The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

Status of Environmental Licensing and Permitting

6.4. All permits/licenses obtained for the Project are summarized in **Table 6.1**.

Table 6.1 Summary of Environmental Licensing and Permit Status

| D 1137 | Valid F | G | | | | |
|---|---------------------------|--------------|---------|--|--|--|
| Permit No. | From | То | Status | | | |
| Environmental Permit (EP) | Environmental Permit (EP) | | | | | |
| EP-337/2009 | 23 Apr 2009 | N/A | Valid | | | |
| Effluent Discharge License | • | • | | | | |
| WT00027495-2017 | 28 Mar 2017 | 31 Mar 2022 | Expired | | | |
| WT00041367-2022 | 20 Jun 2022 | 31 Mar 2027 | Valid | | | |
| Billing Account for Construction W | aste Disposal | | | | | |
| A/C# 7026164 | 20 Oct 2016 | N/A | Valid | | | |
| Registration of Chemical Waste Pro | oducer | | | | | |
| WPN5213-229-P3271-01 | 14 Aug 2017 | N/A | Valid | | | |
| Construction Noise Permit (CNP) | • | • | | | | |
| GW-RE0915-19 | 08 Nov 2019 | 04 May 2020 | Expired | | | |
| GW-RE0984-19 | 15 Dec 2019 | 24 Feb 2020 | Expired | | | |
| GW-RE0083-20 | 01 Mar 2020 | 01 June 2020 | Expired | | | |
| GW-RE0266-20 | 02 May 2020 | 31 Jul 2020 | Expired | | | |
| GW-RE0779-21 | 30 Jul 2021 | 30 Nov 2021 | Expired | | | |
| GW-RE0858-21 | 31 Jul 2021 | 30 Aug 2021 | Expired | | | |
| GW-RE0636-23 | 06 Jun 2023 | 30 Jun 2023 | Expired | | | |
| GW-RE0637-23 | 06 Jun 2023 | 30 Jun 2023 | Expired | | | |

Status of Waste Management

6.5. The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix M**.

Implementation Status of Environmental Mitigation Measures

6.6. During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in **Table 6.2**.

Table 6.2 Observations and Recommendations of Site Inspections

| Parameters | Date | Observations and Recommendations | Follow-up/Rectification |
|----------------------------------|------|---|-------------------------|
| Water Quality | N/A | No environmental deficiency was identified in the reporting period. | N/A |
| Air Quality | N/A | No environmental deficiency was identified in the reporting period. | N/A |
| Noise | N/A | No environmental deficiency was identified in the reporting period. | N/A |
| Waste/ Chemical Management | N/A | No environmental deficiency was identified in the reporting period. | N/A |
| Landscape and Visual | N/A | No environmental deficiency was identified in the reporting period. | N/A |
| Permits/ Licenses | N/A | No environmental deficiency was identified in the reporting period. | N/A |

Summary of Mitigation Measures Implemented

6.7. An updated summary of the EMIS is provided in **Appendix K**.

Implementation Status of Event Action Plans

6.8. The Event Action Plans for air quality, noise and landscape and visual are presented in **Appendix J**.

1-hr TSP Monitoring

6.9. No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

6.10 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

6.11. No Action/Limit Level exceedance was recorded in the reporting month.

Monthly EM&A Report – October 2023

Landscape and visual

6.12. No non-compliance was recorded in the reporting month.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

6.13. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix L**.

7 FUTURE KEY ISSUES

- 7.1. Major site activities undertaken for the coming two months include:
 - Excavation and installation work of subway ST2 ELS strut and wailing;
 - Modification work of Subway SW6 staircase hand railing;
 - Reinstatement work of PERE westbound KERB line.
- 7.2. Key environmental issues in the coming month include:
 - Stagnant water on the unused and damaged water-filled barriers & uncovered containers and manhole
 - Noise generated from operation of the equipment, especially for rock-breaking activities;
 - Dust generation from excavation works and rock breaking activities;
 - Oil leakage from equipment and mobile plants;

7.3. The tentative major site activities is mentioned in Section 7.1 of this report. The impact prediction and control measures for the coming two months are summarized as follows:

Air quality impact (dust)

- Frequent watering of haul road and unpaved/exposed areas;
- Frequent watering or covering stockpiles with impervious materials or maintained wet; and
- Watering of any earth moving activities.

Water quality impact (surface runoff)

- Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;
- Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;
- Provision of perimeter protection such as sealing of hoarding footings to avoid runoff from entering the existing storm water drainage system via public road; and

Noise Impact

- Scheduling of noisy construction activities if necessary to avoid persistent noisy operation;
- Machines and Plants that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;
- Regular maintenance of machines; and
- Use of movable noise barriers if necessary.

Waste /Chemical Management

- Avoided oil leakage from PME
- Provided drip tray with adequate capacity and well maintained to chemical and oil containers

Monitoring Schedule for Next Month

7.4. The tentative environmental monitoring schedules for next month are shown in **Appendix D**.

8 CONCLUSIONS AND RECOMMENDATIONS

Conclusions

8.1. Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.

1-hr TSP Monitoring

8.2. All 1-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hr TSP Monitoring

8.3. The impact 24-hour TSP monitoring on 9th October was rescheduled to 10th October due to weather condition. Another impact 24-hour TSP monitoring was conducted as scheduled. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

8.4. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Landscape and visual

8.5. No non-compliance was recorded in the reporting month.

Complaint and Prosecution

8.6. No environmental complaint and environmental prosecution was received in the reporting month.

Monthly EM&A Report – October 2023

Recommendations

8.7. According to the environmental audit performed in the reporting month, the following recommendations were made:

Water Impact

- To avoid accumulation of stagnant and ponding water on site.
- Bunds should be provided to surrounding areas of earthworks for flood protection.


Air Quality


- The stockpile of dusty material should be covered by impervious materials or maintained wet.
- Black smoke emission from PME should be avoided by changing filter & regular maintenance of machines.


Waste/Chemical Management


- Oil leakage from PME should be avoided.
- Drip tray with adequate capacity and well maintained should be provided to chemical & oil container.
- The construction/chemical material should be stoned at the proper place.

FIGURES









APPENDIX A
ACTION AND LIMIT LEVELS FOR AIR
QUALITY AND NOISE

Appendix A - Action and Limit Levels

Table A-1 Action and Limit Levels for 1-Hour TSP

| Location | Action Level, μg/m ³ | Limit Level, μg/m³ |
|----------|---------------------------------|--------------------|
| AM2 | 346 | 500 |

Table A-2 Action and Limit Levels for 24-Hour TSP

| Location | Action Level, μg/m ³ | Limit Level, μg/m³ |
|----------|---------------------------------|--------------------|
| AM2(A) | 157 | 260 |

Table A-3 Action and Limit Levels for Construction Noise

| Time Period | Action Level | Limit Level |
|----------------------------------|---|------------------------------|
| 0700-1900 hrs on normal weekdays | When one documented complaint is received | 75 dB(A) 70dB(A)/65dB(A)* |

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. *70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B-1 COPIES OF CALIBRATION CERTIFCATES (AIR)

High-Volume TSP Sampler

5-POINT CALIBRATION DATA SHEET



File No. MA16043/13/0038

| Project No. | AM2(A) - Ng W | Vah Catholic Sec | ondary School | | | | |
|-------------------|-------------------------------|------------------|--|-----------------------------|----------------------------------|-------------------------------|-------------------------------------|
| Date: | 6-Sep-23 | | Next Due Date: | 6-N | Nov-23 | Operator: | SK |
| Equipment No.: | o.: A-01-13 | | Model No.: | TE | E-5170 | Serial No. | 1352 |
| | | | Ambient C | ondition | | | |
| Temperatur | e. Ta (K) | 302.4 | Pressure, Pa | | | 754.1 | |
| 10mporuus | 0, 14 (11) | 002 | 11000010,14 | () | ı | 70 112 | |
| | | Or | ifice Transfer Star | ndard Informa | ation | | |
| Serial | No. | 3864 | Slope, mc | 0.05928 | Intercept | , bc | -0.03491 |
| Last Calibra | tion Date: | 16-Jan-23 | r | nc x Qstd + bo | $c = [\Delta H \times (Pa/760)]$ |) x (298/Ta)] ^{1/2} | |
| Next Calibra | ation Date: | 16-Jan-24 | | $Qstd = \{ [\Delta H x] \}$ | (Pa/760) x (298/7 | [a)] ^{1/2} -bc} / mo | : |
| | | | | | | | |
| | | | Calibration of T | TSP Sampler | , | | |
| Calibration | | Oı | fice | | | HVS | |
| Point | DH (orifice), in. of water | [DH x (Pa/76 | 50) x (298/Ta)] ^{1/2} | Qstd (CFM) X - axis | DW (HVS), in. of water | | 0) x (298/Ta)] ^{1/2} -axis |
| 1 | 13.0 | | 3.57 | 60.73 | 9.8 | 3 | 3.10 |
| 2 | 10.9 | | 3.26 | 55.66 | 7.8 | 2 | 2.76 |
| 3 | 8.0 | | 2.80 | 47.77 | 5.0 | 2 | 2.21 |
| 4 | 5.4 | | 2.30 | 39.35 | 3.0 | 1 | .71 |
| 5 | 2.8 | | 1.65 | 28.50 | 1.7 | 1 | .29 |
| By Linear Regro | | K | , | Intercent hw | -0.430 | 2 | |
| Correlation of | | _ | .9931 | тегеері, ви | -0.430 | <u> </u> | |
| *If Correlation C | | - | | | | | |
| | | , | | | | | |
| | | | Set Point Ca | lculation | | | |
| From the TSP Fig | eld Calibration (| Curve, take Qstd | = 43 CFM | | | | |
| From the Regress | sion Equation, th | ne "Y" value acc | ording to | | | | |
| _ | - | | _ | | 1/2 | | |
| | | mw x Q | $\mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W} \ \mathbf{x}]$ | (Pa/760) x (29 | 98/Ta)] ^{1/2} | | |
| Therefore Se | t Point: W – (m | nw v Ostd + hw) | ² x (760 / Pa) x (7 | Γa / 208) — | 4.17 | | |
| Therefore, Be | t 1 Omt, W = (m | iw x Qsia + bw) | X (700/14)X(| 14/2/0/ | 4.17 | | |
| | | | | | | | |
| | | | | | | | |
| Remarks: | | | | | | | |
| _ | | | | | | | |
| Conducted by: | Wong Sh | ning Kwai | Signature: | χ | <u></u> | Date: | 6-Sep-23 |
| , <u>.</u> | | | _ | ``` | | | |
| Checked by: | Henry | Leung | Signature: | -lem | y day | Date: | 6-Sep-23 |

CINOTECH CONSULTANTS LIMITED



Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

| Description: | Digital Dust Indicator | | Date of Calibration 30-Sep-23 | | 30-Sep-23 | |
|---|--|--|---|-----------------|--------------------------------------|----------------------|
| Manufacturer: | Sibata Scientific Technology LTD. | | Validity of Calibration Record 30-Nov | | 30-Nov-23 | |
| Model No.: | LD-5R | | | | | |
| Serial No.: | 972780 | | | | | |
| Equipment No.: | SA-01-09 | | Sensitivity | 0.001 mg/m3 | | |
| High Volume Sa | mpler No.: | A-01-03 | Before Sensiti | vity Adjustment | 739 CPM | |
| Tisch Calibration | n Orifice No.: | 3864 | After Sensitivi | ty Adjustment | 739 CPM | |
| | | Cal | libration of 1 h | r TSP | | |
| Calibration | | Laser Dust Monitor | | | HVS | |
| Point | М | ass Concentration (μg/1 X-axis | m3) | Mas | ss concentration (µ Y-axis | ıg/m³) |
| 1 | | 72.0 | | | 138.0 | |
| 2 | | 62.0 | | | 118.0 | |
| 3 | | 50.0 | | | 97.0 | |
| Average | | 61.3 | | 117.7 | | |
| By Linear Regression of Y on X Slope , mw = I.8599 | | | | | | |
| Slope, mw = | 1.859 | 99 | Interd | cept, bw = | 3.5934 | |
| Slope, mw = | 1.859 | 0.9993 | Interd | | 3.5934 | |
| Slope , mw = Correlation co | 1.859 pefficient* = | 0.9993 | t Correlation F | | 3.5934 | |
| Slope , mw = Correlation co | 1.859 pefficient* = | 0.9993 Set | t Correlation F | | | |
| Slope , mw = Correlation co Particaulate Con Particaulate Con Measureing time | 1.859 centration by Fernit centration by I centration | 0.9993 Set High Volume Sampler (| t Correlation F | | 117.7 | |
| Slope , mw = Correlation co Particaulate Con Particaulate Con Measureing time Set Correlation F | centration by I centration by | 0.9993 Set High Volume Sampler (| t Correlation F μg/m³) | | 117.7 61.3 | |
| Slope , mw = Correlation co Particaulate Con Particaulate Con Measureing time Set Correlation F SCF = [K=High | 1.859 pefficient* = centration by I cent | 99 0.9993 Set High Volume Sampler (Oust Meter (μg/m³) | t Correlation F μg/m³) g/m3)] | actor | 117.7 61.3 | |
| Slope, mw = Correlation co Particaulate Con Particaulate Con Measureing time Set Correlation F SCF = [K=High In-house method The Dust Monito | centration by I centration by | 99 0.9993 Set High Volume Sampler (Dust Meter (μg/m³) npler / Dust Meter, (με o the instruction manualed with a calibrated High | t Correlation F [µg/m³) g/m³)] gl: gh Volume Sam | actor | 117.7 61.3 60.0 | rate the Correlation |
| Slope, mw = Correlation co Particaulate Con Particaulate Con Measureing time Set Correlation F SCF = [K=High In-house method The Dust Monito Factor (CF) betw | centration by I centration by | 99 0.9993 Set High Volume Sampler (Dust Meter (μg/m³) npler / Dust Meter, (μg o the instruction manua | t Correlation F μg/m³) g/m3)] ul: gh Volume Samp me Sampler. | 1.9 | 117.7 61.3 60.0 | rate the Correlation |
| Slope, mw = Correlation co Particaulate Con Particaulate Con Measureing time Set Correlation F SCF = [K=High In-house method The Dust Monito Factor (CF) betw | centration by I centration by | Set High Volume Sampler (Dust Meter (μg/m³) npler / Dust Meter, (μg o the instruction manual and with a calibrated High Monitor and High Volume | t Correlation F μg/m³) g/m3)] ul: gh Volume Samp me Sampler. | 1.9 | 117.7 61.3 60.0 | rate the Correlation |

CINOTECH CONSULTANTS LIMITED

Digital Dust Indicator



Date of Calibration 30-Sep-23

Certificate of Calibration

Description:

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

| Manufacturer: | Sibata Scientific Technology LTD. | <u>-</u> | Validity of Calibr | ation Record | 30-Nov-23 |
|---|---|-----------------|---------------------|--------------------------------------|--------------------|
| Model No.: | LD-5R | | | | |
| Serial No.: | 972781 | | | | |
| Equipment No.: | SA-01-10 | Sensitivity | 0.001 mg/m3 | | |
| High Volume Sa | mpler No.: <u>A-01-03</u> | Before Sensitiv | vity Adjustment | 734 CPM | |
| Tisch Calibration | o Orifice No.: 3864 | After Sensitivi | ty Adjustment | 734 CPM | |
| | Cal | ibration of 1 h | r TSP | | |
| Calibration | Laser Dust Monitor | | | HVS | |
| Point | Mass Concentration (μg/r X-axis | m3) | Mas | ss concentration (µ Y-axis | g/m ³) |
| 1 | 81.0 | | | 133.0 | |
| 2 | 71.0 | | | 115.0 | |
| 3 | 60.0 | | | 98.0 | |
| Average | 70.7 | | | 115.3 | |
| Slope , mw = Correlation co | ession of Y on X | Interc | ept, bw = | -2.3021 | |
| | Set | Correlation F | actor | | |
| Particaulate Concentration by High Volume Sampler (μg/m³) | | | | 115.3 | |
| Particaulate Con- | centration by Dust Meter (μg/m ³) | | | 70.7 | |
| Measureing time | | | | 60.0 | |
| Set Correlation Factor , SCF SCF = [K=High Volume Sampler / Dust Meter, (µg/m3)] 1.6 | | | | | |
| In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler. Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed) | | | | | |
| Calibrated by: | al Officer (Wong Shing Kwai) | - | Approved by: Projec | Lement Manager (Henry | Leung) |





RECALIBRATION DUE DATE:

January 16, 2024

Certificate of Calibration

Calibration Certification Information

Cal. Date: January 16, 2023

Rootsmeter S/N: 438320

Ta: 293

°K

Operator: Jim Tisch
Calibration Model #:

TE-5025A Calibrator S/N: 3864

Pa: 749.0

mm Hg

ΔΗ Vol. Final ΔVol. ΔTime ΔΡ Vol. Init (in H2O) (m3)(min) (mm Hg) Run (m3)(m3)2.00 3.2 2 1.4440 1 6.4 4.00 2 3 4 1 1.0220 5.00 3 5 1 8.0 6 0.9100 5.50 4 8.8 7 8 1 0.8710 8.00 10 0.7210 12.8

| | Data Tabulation | | | | |
|--------|-----------------|---|--------|----------|------------|
| Vstd | Qstd | $\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$ | | Qa | √∆H(Ta/Pa) |
| (m3) | (x-axis) | (y-axis) | Va | (x-axis) | (y-axis) |
| 0.9981 | 0.6912 | 1.4159 | 0.9957 | 0.6896 | 0.8845 |
| 0.9938 | 0.9724 | 2.0024 | 0.9915 | 0.9701 | 1.2509 |
| 0.9917 | 1.0898 | 2.2388 | 0.9893 | 1.0872 | 1.3985 |
| 0.9906 | 1.1373 | 2.3480 | 0.9883 | 1.1346 | 1.4668 |
| 0.9853 | 1.3665 | 2.8318 | 0.9829 | 1.3633 | 1.7690 |
| | m= | 2.09452 | | m= | 1.31155 |
| QSTD[| b= | -0.03493 | QA | b= | -0.02182 |
| | r= | 0.99995 | • | r= | 0.99995 |

| Calculations | | | | |
|--|--|-----|--|--|
| Vstd= | ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta) | Va= | ΔVol((Pa-ΔP)/Pa) | |
| Qstd= Vstd/ΔTime | | Qa= | Va/ΔTime | |
| For subsequent flow rate calculations: | | | | |
| Qstd= | $1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$ | Qa= | $1/m\left(\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right)-b\right)$ | |

| | Standard Conditions |
|---------------|-------------------------------|
| Tstd: | |
| Pstd: | 760 mm Hg |
| | Key |
| | or manometer reading (in H2O) |
| | ter manometer reading (mm Hg) |
| | solute temperature (°K) |
| Pa: actual ba | rometric pressure (mm Hg) |
| b: intercept | |
| m: slope | |

RECALIBRATION

US EPA recommends annual recalibration per 1998
40 Code of Federal Regulations Part 50 to 51,
Appendix B to Part 50, Reference Method for the
Determination of Suspended Particulate Matter in
the Atmosphere, 9.2.17, page 30



Certificate of Calibration - Wind Monitoring Station

Description: Ng Wah Catholic Seconday School - Weather Stations

Manufacturer: <u>Davis Instruments</u>

Model No.: <u>Davis 6152, Vantage Pro2</u>

Serial No.: <u>BC180522050</u>

Equipment No.: <u>SA-03-03</u>

Date of Calibration 6-Apr-2023

Next Due Date 6-Oct-2023

1. Performance check of Wind Speed

| Wind Sp | peed, m/s | Difference D (m/s) |
|-------------------------|-----------------------|--------------------|
| Wind Speed Reading (V1) | Anemometer Value (V1) | D = V1 - V2 |
| 0.0 | 0.0 | 0.0 |
| 1.5 | 1.5 | 0.0 |
| 2.0 | 2.1 | -0.1 |
| 3.8 | 3.7 | 0.1 |

2. Performance check of Wind Direction

| Wind Direction (°) | | Difference D (°) |
|-----------------------------|---------------------------|------------------|
| Wind Direction Reading (V1) | Marine Compass Value (V1) | D = W1 - W2 |
| 0 | 0 | 0.0 |
| 90 | 90 | 0.0 |
| 180 | 180 | 0.0 |
| 270 | 270 | 0.0 |

Test Specification:

- 1. Performance Wind Speed Test The wind meter was on-site calibrated against the anemometer
- 2. Performance Wind Direction Test The wind meter was on-site calibrated against the marine compass at four direction

Calibrated by:

Wong Shing Kwai

Approved by:

Henry Leung



Certificate of Calibration - Wind Monitoring Station

Description: Ng Wah Catholic Seconday School - Weather Stations

Manufacturer: <u>Davis Instruments</u>

Model No.: <u>Davis 6152, Vantage Pro2</u>

Serial No.: <u>BC180522050</u>

Equipment No.: SA-03-03

Date of Calibration 5-Oct-2023

Next Due Date 5-Apr-2024

1. Performance check of Wind Speed

| Wind Sp | peed, m/s | Difference D (m/s) |
|-------------------------|-----------------------|--------------------|
| Wind Speed Reading (V1) | Anemometer Value (V1) | D = V1 - V2 |
| 0.0 | 0.0 | 0.0 |
| 1.3 | 1.4 | -0.1 |
| 2.4 | 2.5 | -0.1 |
| 3.5 | 3.5 | 0.0 |

2. Performance check of Wind Direction

| Wind Direction (°) | | Difference D (°) | |
|-----------------------------|---------------------------|------------------|--|
| Wind Direction Reading (V1) | Marine Compass Value (V1) | D = W1 - W2 | |
| 0 | 0 | 0.0 | |
| 90 | 90 | 0.0 | |
| 180 | 180 | 0.0 | |
| 270 | 270 | 0.0 | |

Test Specification:

- 1. Performance Wind Speed Test The wind meter was on-site calibrated against the anemometer
- 2. Performance Wind Direction Test The wind meter was on-site calibrated against the marine compass at four direction

Calibrated by:

Wong Shing Kwai

Approved by:

Henry Leung

APPENDIX B-2 COPIES OF CALIBRATION CERTIFCATES (NOISE)

Rm 1904, Technology Park 18 On Lai Street, Shatin

NT, Hong Kong

Tel: +852 3841 4388 Website: https://www.hpct.com.hk



Report No. : 00364 | Issue Date : 03 Apr 2023

Application No. : HP00240

Certificate of Calibration

Applicant : Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Sample Description : Submitted equipment stated to be Integrating Sound Level Meter.

Equipment No.: : N-12-05

Manufacturer: : BSWA Technology

Other information :

| Model No. | BSWA 308 |
|----------------|----------|
| Serial No. | 580287 |
| Microphone No. | 570610 |

Date Received : 03 Apr 2023

Test Period : 03 Apr 2023 to 03 Apr 2023

Test Requested : Performance checking for Sound Level Meter

Test Method : The Sound Level Calibrator has been calibrated in accordance with the

documented procedures and using standard and instrument which are

recommended by the manufacturer, or equivalent.

Test conditions : Room Temperature: 22-25 degree Celsius

Relative Humidity: 35-70%

Test Result : Refer to the test result(s) on page 2.

Remark: 1. Information of the sample description provided by the Applicant.

2. The result(s) relate only to the items tested or calibrated.

For and on behalf of HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin

NT, Hong Kong

Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:



Report No. : 00364 | Issue Date : 03 Apr 2023

Application No. : HP00240

Certificate of Calibration

Measuring equipment

| Description | Sound Calibrator |
|---------------|------------------|
| Manufacturer | Brüel & Kjær |
| Model No. | TYPE 4231 |
| Serial No. | 2326353 |
| Equipment No. | N-02-01 |

Test Result

| Reference value, dB | Indication value, dB | Deviation, dB | Allowed deviation, dB |
|---------------------|----------------------|---------------|-----------------------|
| 94.0 | 94.2 | + 0.2 | ± 1.5 |
| 114.0 | 114.2 | + 0.2 | ± 1.5 |

Note

- : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.
 - 2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

Rm 1904, Technology Park 18 On Lai Street, Shatin

NT, Hong Kong

Tel: +852 3841 4388 Website: https://www.hpct.com.hk



Report No. : 00361 | Issue Date : 30 Mar 2023

Application No. : HP00236

Certificate of Calibration

Applicant : Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Sample Description : Submitted equipment stated to be Integrating Sound Level Meter.

Equipment No.: : N-12-04

Manufacturer: : BSWA Technology

Other information : N

| Model No. | BSWA 308 |
|----------------|----------|
| Serial No. | 580238 |
| Microphone No. | 570605 |

Date Received : 27 Mar 2023

Test Period : 28 Mar 2023 to 28 Mar 2023

Test Requested : Performance checking for Sound Level Meter

Test Method : The Sound Level Calibrator has been calibrated in accordance with the

documented procedures and using standard and instrument which are

recommended by the manufacturer, or equivalent.

Test conditions : Room Temperature: 22-25 degree Celsius

Relative Humidity: 35-70%

Test Result : Refer to the test result(s) on page 2.

Remark: 1. Information of the sample description provided by the Applicant.

2. The result(s) relate only to the items tested or calibrated.

For and on behalf of HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin

NT, Hong Kong

Tel: +852 3841 4388 Website: https://www.hpct.com.hk



Report No. : 00361 Issue Date : 30 Mar 2023

Application No. : HP00236

Certificate of Calibration

Measuring equipment

| Description | Sound Calibrator |
|---------------|------------------|
| Manufacturer | Brüel & Kjær |
| Model No. | TYPE 4231 |
| Serial No. | 2326353 |
| Equipment No. | N-02-01 |

Test Result

| Reference value, dB | Indication value, dB | Deviation, dB | Allowed deviation, dB |
|---------------------|----------------------|---------------|-----------------------|
| 94.0 | 94.2 | + 0.2 | ± 1.5 |
| 114.0 | 114.3 | + 0.3 | ± 1.5 |

Note

- : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.
 - 2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

Rm 1904, Technology Park 18 On Lai Street, Shatin

NT, Hong Kong

Tel: +852 3841 4388 Website: https://www.hpct.com.hk



Report No. : 00370 Issue Date : 02 May 2023

Application No. : HP00242

Certificate of Calibration

Applicant : Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Sample Description : Submitted equipment stated to be Integrating Sound Level Meter.

Equipment No.: : SN-01-01

Manufacturer: : SVANTEK

Other information : | Model No. | SVAN 979

Serial No. 27189
Microphone No. 25202

Date Received : 02 May 2023

Test Period : 02 May 2023 to 02 May 2023

Test Requested : Performance checking for Sound Level Meter

Test Method : The Sound Level Calibrator has been calibrated in accordance with the

documented procedures and using standard and instrument which are

recommended by the manufacturer, or equivalent.

Test conditions : Room Temperature: 22-25 degree Celsius

Relative Humidity: 35-70%

Test Result : Refer to the test result(s) on page 2.

Remark: 1. Information of the sample description provided by the Applicant.

2. The result(s) relate only to the items tested or calibrated.

For and on behalf of HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin

NT, Hong Kong

Tel: +852 3841 4388 Website: https://www.hpct.com.hk



Report No. : 00370 Issue Date : 02 May 2023

Application No. : HP00242

Certificate of Calibration

Measuring equipment

| Description | Sound Calibrator |
|---------------|------------------|
| Manufacturer | Brüel & Kjær |
| Model No. | TYPE 4231 |
| Serial No. | 2326353 |
| | |
| Equipment No. | N-02-01 |

Test Result

| Reference value, dB | Indication value, dB | Deviation, dB | Allowed deviation, dB |
|---------------------|----------------------|---------------|-----------------------|
| 94.0 | 93.9 | - 0.1 | ± 1.5 |
| 114.0 | 114.0 | ± 0.0 | ± 1.5 |

Note

- : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.
 - 2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

Rm 1904, Technology Park 18 On Lai Street, Shatin

NT, Hong Kong

Tel: +852 3841 4388 Website: https://www.hpct.com.hk



Report No. : 00288 Issue Date : 10 Nov 2022

Application No. : HP00176

Certificate of Calibration

Applicant : Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Sample Description : Submitted equipment stated to be Sound Level Calibrator.

Equipment No.: : N-13-03

Manufacturer: : SOUNDTEK

Other information : Model No. ST-120

Serial No. 181001637

Date Received : 10 Nov 2022

Test Period : 10 Nov 2022 to 10 Nov 2022

Test Requested : Performance checking for Sound Level Calibrator

Test Method : The Sound Level Meter and Calibrator has been calibrated in accordance with

the documented procedures and using standard and instrument which are

recommended by the manufacturer, or equivalent.

Test conditions : Room Temperature: 22-25 degree Celsius

Relative Humidity: 35-70%

Test Result : Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.

2. The result(s) relate only to the items tested or calibrated.

For and on behalf of HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin

NT, Hong Kong

Tel: +852 3841 4388 Website: https://www.hpct.com.hk



Report No. : 00288 | Issue Date : 10 Nov 2022

Application No. : HP00176

Certificate of Calibration

Measuring equipment

| Description | Sound Calibrator |
|---------------|------------------|
| Manufacturer | Brüel & Kjær |
| Model No. | TYPE 4231 |
| Serial No. | 2326353 |
| Equipment No. | N-02-01 |

| Description | Sound Meter |
|----------------|-----------------|
| Manufacturer | BSWA Technology |
| Model No. | BSWA 308 |
| Serial No. | 570183 |
| Microphone No. | 570605 |
| Equipment No. | N-12-01 |

Test Result

| Reference value, dB | Indication value, dB | Deviation, dB | Allowed deviation, dB |
|---------------------|----------------------|---------------|-----------------------|
| 94.0 | 94.1 | + 0.1 | ± 0.3 |
| 114.0 | 114.2 | + 0.2 | ± 0.5 |

Note

- : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.
 - 2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

APPENDIX C WEATHER INFORMATION

APPENDIX C - WEATHERING CONDITINS DURING MONITORING PERIOD

October 2023

| Date | Mean Pressure (hPa) | Air Temperature | Mean Relative Humidity (%) | Precipitation (mm) |
|-----------|------------------------|-----------------|-------------------------------|--------------------|
| 4.0.22 | 1000.0 | Mean (°C) | | |
| 1-Oct-23 | 1009.8 | 30.0 | 77 | 0 |
| 2-Oct-23 | 1011.3 | 29.5 | 76 | 0.4 |
| 3-Oct-23 | 1010.6 | 29.3 | 78 | Trace |
| 4-Oct-23 | 1009.0 | 30.8 | 73 | 0 |
| 5-Oct-23 | 1007.3 | 30.5 | 58 | 0 |
| 6-Oct-23 | 1008.3 | 28.3 | 62 | Trace |
| 7-Oct-23 | 1008.1 | 25.1 | 74 | 1.9 |
| 8-Oct-23 | 1008.1 | 24.2 | 87 | 92.2 |
| 9-Oct-23 | 1013.2 | 24.5 | 94 | 369.7 |
| 10-Oct-23 | 1015.6 | 25.3 | 83 | 2.3 |
| 11-Oct-23 | 1016.9 | 25.6 | 75 | 0 |
| 12-Oct-23 | 1017.6 | 25.7 | 72 | 0 |
| 13-Oct-23 | 1015.5 | 26.7 | 67 | 0 |
| 14-Oct-23 | 1013.2 | 26.6 | 66 | 0 |
| 15-Oct-23 | 1013.3 | 26.9 | 72 | 0.1 |
| 16-Oct-23 | 1014.9 | 26.5 | 70 | 0 |
| 17-Oct-23 | 1015.4 | 25.8 | 61 | Trace |
| 18-Oct-23 | 1015.2 | 24.6 | 85 | 38.3 |
| 19-Oct-23 | 1014.7 | 25.3 | 91 | 27.9 |
| 20-Oct-23 | 1015.2 | 25.9 | 82 | 0.2 |
| 21-Oct-23 | 1018.4 | 23.3 | 76 | Trace |
| 22-Oct-23 | 1018.8 | 24.5 | 71 | Trace |
| 23-Oct-23 | 1017.4 | 26.0 | 77 | Trace |
| 24-Oct-23 | 1016.3 | 26.8 | 76 | 0 |
| 25-Oct-23 | 1015.5 | 26.6 | 80 | 0 |
| 26-Oct-23 | 1014.6 | 26.2 | 78 | 0 |
| 27-Oct-23 | 1014.0 | 26.6 | 81 | 0 |
| 28-Oct-23 | 1014.8 | 25.8 | 85 | 9.5 |
| 29-Oct-23 | 1016.1 | 25.3 | 79 | 3.5 |
| 30-Oct-23 | 1017.1 | 26.1 | 77 | Trace |
| 31-Oct-23 | 1018.4 | 25.8 | 70 | 0 |

| October 2023 | | | | | | |
|----------------------|------------------------------------|-----------------------|------------|--|--|--|
| Ta | | nd Speed and Directio | ons | | | |
| | Date Time Wind Speed m/s Direction | | | | | |
| | 0:00 | 0.40 | S | | | |
| 1-Oct-23 1-Oct-23 | 1:00 | 0.40 | S | | | |
| 1-Oct-23 | 2:00 | 0.31 | SSW | | | |
| | 3:00 | 0.21 | S | | | |
| 1-Oct-23 | 4:00 | 0.27 | S | | | |
| 1-Oct-23 1-Oct-23 | 5:00 | 0.34 | SSE | | | |
| 1-Oct-23 | 6:00 | 0.34 | SSE | | | |
| 1-Oct-23 | 7:00 | 0.18 | ESE | | | |
| 1-Oct-23 | 8:00 | 0.00 | SE | | | |
| | 9:00 | 0.08 | SW | | | |
| 1-Oct-23 | 10:00 | 0.08 | SSW | | | |
| 1-Oct-23 | | | | | | |
| 1-Oct-23 | 11:00 12:00 | 1.11 1.41 | SSE SSE | | | |
| 1-Oct-23 1-Oct-23 | | 1.59 | SSE | | | |
| 1-Oct-23 | 13:00 14:00 | 1.25 | ESE | | | |
| | | 1.23 | ESE | | | |
| 1-Oct-23 1-Oct-23 | 15:00 | 0.50 | ESE | | | |
| | 16:00 | 0.44 | ESE | | | |
| 1-Oct-23 | 17:00 | | ESE | | | |
| 1-Oct-23 | 18:00 | 0.11 | + | | | |
| 1-Oct-23 | 19:00 | 0.68 | S SSE | | | |
| 1-Oct-23 | 20:00 | 0.67 | | | | |
| 1-Oct-23 | 21:00 | 0.75 0.40 | SSE | | | |
| 1-Oct-23 | 22:00 | | SSE SSE | | | |
| 1-Oct-23 | 23:00 | 0.35 0.50 | SSE | | | |
| 2-Oct-23 | 0:00 | 0.30 | SSE | | | |
| 2-Oct-23 2-Oct-23 | 1:00 2:00 | | SSE | | | |
| | 3:00 | 0.41 0.49 | SSE | | | |
| 2-Oct-23 | | 0.49 | SSE | | | |
| 2-Oct-23 | 4:00 | 0.46 | | | | |
| 2-Oct-23 | 5:00 | | SSE | | | |
| 2-Oct-23 | 6:00 | 0.42 | SSE | | | |
| 2-Oct-23 | 7:00 | 0.09 0.05 | S SW | | | |
| 2-Oct-23 2-Oct-23 | 8:00 9:00 | 0.38 | S | | | |
| 2-Oct-23 | | 0.30 | SSW | | | |
| | 10:00 | | + | | | |
| 2-Oct-23 2-Oct-23 | 11:00 12:00 | 0.62 1.09 | S SE | | | |
| 2-Oct-23 2-Oct-23 | | | SE SE | | | |
| | 13:00 14:00 | 0.86 0.73 | SSW | | | |
| 2-Oct-23 2-Oct-23 | | | | | | |
| 2-Oct-23 2-Oct-23 | 15:00 | 0.83 1.12 | S S | | | |
| 2-Oct-23 2-Oct-23 | 16:00 17:00 | 0.85 | SSE | | | |
| | 18:00 | | + | | | |
| 2-Oct-23 | 19:00 | 0.77 0.50 | SSE SSW | | | |
| 2-Oct-23 | | 0.36 | WSW | | | |
| 2-Oct-23 2-Oct-23 | 20:00 | 0.55 | SW | | | |
| 2-Oct-23 2-Oct-23 | 22:00 | 0.52 | S | | | |
| 2-Oct-23 | 23:00 | 0.34 | S | | | |
| Z-OCI-Z3 | Z3:00 | 0.34 | 3 | | | |

| October 2023 | | | | |
|-------------------------------------|-------|----------------|-----------|--|
| Table II: Wind Speed and Directions | | | | |
| Date | Time | Wind Speed m/s | Direction | |
| 3-Oct-23 | 0:00 | 0.86 | S | |
| 3-Oct-23 | 1:00 | 0.68 | SSW | |
| 3-Oct-23 | 2:00 | 0.19 | S | |
| 3-Oct-23 | 3:00 | 0.58 | SSW | |
| 3-Oct-23 | 4:00 | 0.57 | SE | |
| 3-Oct-23 | 5:00 | 0.84 | SSE | |
| 3-Oct-23 | 6:00 | 0.78 | SE | |
| 3-Oct-23 | 7:00 | 0.46 | SSE | |
| 3-Oct-23 | 8:00 | 0.36 | SSE | |
| 3-Oct-23 | 9:00 | 0.26 | SW | |
| 3-Oct-23 | 10:00 | 0.53 | S | |
| 3-Oct-23 | 11:00 | 0.92 | S | |
| 3-Oct-23 | 12:00 | 0.91 | S | |
| 3-Oct-23 | 13:00 | 1.11 | S | |
| 3-Oct-23 | 14:00 | 0.99 | S | |
| 3-Oct-23 | 15:00 | 0.90 | S | |
| 3-Oct-23 | 16:00 | 0.60 | S | |
| 3-Oct-23 | 17:00 | 0.65 | SSE | |
| 3-Oct-23 | 18:00 | 0.62 | SE | |
| 3-Oct-23 | 19:00 | 0.52 | SE | |
| 3-Oct-23 | 20:00 | 0.78 | S | |
| 3-Oct-23 | 21:00 | 0.96 | SSE | |
| 3-Oct-23 | 22:00 | 0.67 | SSE | |
| 3-Oct-23 | 23:00 | 0.81 | S | |
| 4-Oct-23 | 0:00 | 0.67 | S | |
| 4-Oct-23 | 1:00 | 0.40 | SW | |
| 4-Oct-23 | 2:00 | 0.52 | SSW | |
| 4-Oct-23 | 3:00 | 0.76 | S | |
| 4-Oct-23 | 4:00 | 0.61 | S | |
| 4-Oct-23 | 5:00 | 0.62 | S | |
| 4-Oct-23 | 6:00 | 0.58 | S | |
| 4-Oct-23 | 7:00 | 0.09 | S | |
| 4-Oct-23 | 8:00 | 0.04 | WSW | |
| 4-Oct-23 | 9:00 | 0.33 | S | |
| 4-Oct-23 | 10:00 | 0.46 | SSW | |
| 4-Oct-23 | 11:00 | 0.62 | S | |
| 4-Oct-23 | 12:00 | 0.93 | SSE | |
| 4-Oct-23 | 13:00 | 0.71 | SSW | |
| 4-Oct-23 | 14:00 | 0.55 | SW | |
| 4-Oct-23 | 15:00 | 0.61 | SSW | |
| 4-Oct-23 | 16:00 | 0.38 | SSW | |
| 4-Oct-23 | 17:00 | 0.54 | SSE | |
| 4-Oct-23 | 18:00 | 0.63 | SE | |
| 4-Oct-23 | 19:00 | 0.99 | S | |
| 4-Oct-23 | 20:00 | 0.64 | S | |
| 4-Oct-23 | 21:00 | 0.78 | SSE | |
| 4-Oct-23 | 22:00 | 0.29 | SSE | |
| 4-Oct-23 | 23:00 | 0.69 | SSE | |

| October 2023 | | | | | |
|------------------------------------|-------------------------------------|--------------|------------|--|--|
| Ta | Table II: Wind Speed and Directions | | | | |
| Date Time Wind Speed m/s Direction | | | | | |
| | | • | | | |
| 5-Oct-23 | 0:00 | 0.71 | S | | |
| 5-Oct-23 | 1:00 | 0.67 | SSE | | |
| 5-Oct-23 | 2:00 | 0.62 0.53 | SSE SSE | | |
| 5-Oct-23 | 3:00 | | | | |
| 5-Oct-23 | 4:00 | 0.61 | SSE SSE | | |
| 5-Oct-23 5-Oct-23 | 5:00 | 0.92 0.86 | S | | |
| 5-Oct-23 | 6:00 | 0.86 | S | | |
| 5-Oct-23 | 7:00 | | SSW | | |
| 5-Oct-23 | 8:00 | 0.09 0.20 | | | |
| | 9:00 | | SSE S | | |
| 5-Oct-23 | 10:00 | 0.33 | | | |
| 5-Oct-23 | 11:00 | 0.68 0.58 | SSW | | |
| 5-Oct-23 | 12:00 13:00 | | SSW SSW | | |
| 5-Oct-23 5-Oct-23 | 14:00 | 0.62 0.69 | S | | |
| | | 0.55 | SE | | |
| 5-Oct-23 5-Oct-23 | 15:00 | | SSE | | |
| 5-Oct-23 | 16:00 17:00 | 0.62 0.54 | ESE | | |
| | | | SE | | |
| 5-Oct-23 | 18:00 19:00 | 0.97 | | | |
| 5-Oct-23 | | 0.86 | SSW S | | |
| 5-Oct-23 | 20:00 | 0.81 | | | |
| 5-Oct-23 | 21:00 | 0.70 0.46 | SSW | | |
| 5-Oct-23 | 22:00 | | SW SW | | |
| 5-Oct-23 | 23:00 | 0.65 0.71 | WSW | | |
| 6-Oct-23 | 0:00 1:00 | 0.65 | WSW | | |
| 6-Oct-23 6-Oct-23 | 2:00 | 0.63 | W | | |
| 6-Oct-23 | 3:00 | 0.53 | WSW | | |
| 6-Oct-23 | 4:00 | 0.63 | SW | | |
| | 5:00 | 0.03 | SSW | | |
| 6-Oct-23 | 6:00 | 0.60 | SSW | | |
| 6-Oct-23 | 7:00 | | | | |
| 6-Oct-23 6-Oct-23 | 8:00 | 0.90 0.57 | SSW SSW | | |
| 6-Oct-23 | 9:00 | 0.46 | SW | | |
| 6-Oct-23 | 10:00 | 0.58 | SW | | |
| 6-Oct-23 | | 0.84 | SW | | |
| 6-Oct-23 | 11:00 12:00 | 0.80 | SSW | | |
| 6-Oct-23 | 13:00 | 0.87 | SSE | | |
| 6-Oct-23 | 14:00 | 0.80 | SSW | | |
| 6-Oct-23 | 15:00 | 1.03 | S | | |
| 6-Oct-23 | 16:00 | 0.52 | SSW | | |
| 6-Oct-23 | 17:00 | 0.80 | SSE | | |
| 6-Oct-23 | 18:00 | 0.80 | SE | | |
| 6-Oct-23 | 19:00 | 0.75 | SW | | |
| 6-Oct-23 | 20:00 | 0.48 | SW | | |
| 6-Oct-23 | 21:00 | 0.48 | SSW | | |
| 6-Oct-23 | 22:00 | 0.76 | SW | | |
| 6-Oct-23 | 23:00 | 0.60 | SW | | |
| 0-001-23 | 45.00 | 0.00 | D 44 | | |

| | October 2023 | | | | |
|-------------------------------------|----------------|----------------|-----------|--|--|
| Table II: Wind Speed and Directions | | | | | |
| Date | Time | Wind Speed m/s | Direction | | |
| 7-Oct-23 | 0:00 | 0.52 | SSW | | |
| 7-Oct-23 | 1:00 | 0.60 | S | | |
| 7-Oct-23 | 2:00 | 0.59 | SSW | | |
| 7-Oct-23 | 3:00 | 0.62 | S | | |
| 7-Oct-23 | 4:00 | 0.18 | SSW | | |
| 7-Oct-23 | 5:00 | 0.17 | WSW | | |
| 7-Oct-23 | 6:00 | 0.32 | SSW | | |
| 7-Oct-23 | 7:00 | 0.15 | S | | |
| 7-Oct-23 | 8:00 | 0.26 | SW | | |
| 7-Oct-23 | 9:00 | 0.56 | SE | | |
| 7-Oct-23 | 10:00 | 1.01 | SE | | |
| 7-Oct-23 | 11:00 | 0.83 | SSE | | |
| 7-Oct-23 | 12:00 | 0.81 | S | | |
| 7-Oct-23 | 13:00 | 1.03 | SSE | | |
| 7-Oct-23 | 14:00 | 0.74 | S | | |
| 7-Oct-23 | 15:00 | 0.81 | S | | |
| 7-Oct-23 | 16:00 | 0.83 | SW | | |
| 7-Oct-23 | 17:00 | 0.80 | WSW | | |
| 7-Oct-23 | 18:00 | 0.65 | SSE | | |
| 7-Oct-23 | 19:00 | 0.67 | SSE | | |
| 7-Oct-23 | 20:00 | 0.70 | SSE | | |
| 7-Oct-23 | 21:00 | 0.78 | S | | |
| 7-Oct-23 | 22:00 | 0.85 | SSE | | |
| 7-Oct-23 | 23:00 | 0.70 | S | | |
| 8-Oct-23 | 0:00 | 0.94 | SSE | | |
| 8-Oct-23 | 1:00 | 0.71 | S | | |
| 8-Oct-23 | 2:00 | 0.49 | SW | | |
| 8-Oct-23 | 3:00 | 0.65 | SSW | | |
| 8-Oct-23 | 4:00 | 0.60 | S | | |
| 8-Oct-23 | 5:00 | 0.64 | SSW | | |
| 8-Oct-23 | 6:00 | 0.66 | S | | |
| 8-Oct-23 | 7:00 | 0.62 | SW | | |
| 8-Oct-23 | 8:00 | 0.91 | SSE | | |
| 8-Oct-23 | 9:00 | 0.66 | SW | | |
| 8-Oct-23 | 10:00 | 0.67 | SW | | |
| 8-Oct-23 | 11:00 | 0.85 | SSW | | |
| 8-Oct-23 | 12:00 | 1.10 | SSW | | |
| 8-Oct-23 | 13:00 | 1.26 | S | | |
| 8-Oct-23 | 14:00 | 1.16 | S S | | |
| 8-Oct-23 | 15:00 | 1.44 | | | |
| 8-Oct-23 | 16:00 | 1.15 1.22 | SSE | | |
| 8-Oct-23 8-Oct-23 | 17:00 | | S S | | |
| | 18:00 | 1.29 | | | |
| 8-Oct-23 | 19:00 | 1.04 0.63 | SSW SW | | |
| 8-Oct-23 | 20:00 | | SSW | | |
| 8-Oct-23 8-Oct-23 | 21:00 22:00 | 0.67 0.78 | S | | |
| 8-Oct-23 | 23:00 | 0.78 | S | | |
| 0 001-23 | 25.00 | 0.02 | ט | | |

| October 2023 | | | | |
|-------------------------------------|-------|----------------|-----------|--|
| Table II: Wind Speed and Directions | | | | |
| Date | Time | Wind Speed m/s | Direction | |
| 9-Oct-23 | 0:00 | 0.80 | S | |
| 9-Oct-23 | 1:00 | 0.75 | S | |
| 9-Oct-23 | 2:00 | 0.86 | S | |
| 9-Oct-23 | 3:00 | 1.10 | SSE | |
| 9-Oct-23 | 4:00 | 0.95 | S | |
| 9-Oct-23 | 5:00 | 0.83 | S | |
| 9-Oct-23 | 6:00 | 0.83 | SSE | |
| 9-Oct-23 | 7:00 | 0.42 | S | |
| 9-Oct-23 | 8:00 | 0.13 | WSW | |
| 9-Oct-23 | 9:00 | 0.49 | SW | |
| 9-Oct-23 | 10:00 | 0.93 | SW | |
| 9-Oct-23 | 11:00 | 0.86 | S | |
| 9-Oct-23 | 12:00 | 0.70 | SSW | |
| 9-Oct-23 | 13:00 | 1.04 | SSE | |
| 9-Oct-23 | 14:00 | 1.15 | SSE | |
| 9-Oct-23 | 15:00 | 0.88 | S | |
| 9-Oct-23 | 16:00 | 0.65 | SSE | |
| 9-Oct-23 | 17:00 | 0.88 | SSE | |
| 9-Oct-23 | 18:00 | 0.72 | SE | |
| 9-Oct-23 | 19:00 | 1.11 | SSE | |
| 9-Oct-23 | 20:00 | 0.95 | SSE | |
| 9-Oct-23 | 21:00 | 0.89 | S | |
| 9-Oct-23 | 22:00 | 0.77 | S | |
| 9-Oct-23 | 23:00 | 0.69 | S | |
| 10-Oct-23 | 0:00 | 0.82 | SSE | |
| 10-Oct-23 | 1:00 | 0.66 | S | |
| 10-Oct-23 | 2:00 | 0.62 | SSE | |
| 10-Oct-23 | 3:00 | 0.70 | S | |
| 10-Oct-23 | 4:00 | 0.36 | S | |
| 10-Oct-23 | 5:00 | 0.83 | SSE | |
| 10-Oct-23 | 6:00 | 0.71 | SSE | |
| 10-Oct-23 | 7:00 | 0.42 | S | |
| 10-Oct-23 | 8:00 | 0.03 | WSW | |
| 10-Oct-23 | 9:00 | 0.28 | SSW | |
| 10-Oct-23 | 10:00 | 0.62 | SSE | |
| 10-Oct-23 | 11:00 | 0.90 | S | |
| 10-Oct-23 | 12:00 | 1.28 | SSW | |
| 10-Oct-23 | 13:00 | 0.82 | SSW | |
| 10-Oct-23 | 14:00 | 0.81 | SW | |
| 10-Oct-23 | 15:00 | 1.01 | SSW | |
| 10-Oct-23 | 16:00 | 0.68 | SSE | |
| 10-Oct-23 | 17:00 | 0.92 | SSE | |
| 10-Oct-23 | 18:00 | 0.46 | ESE | |
| 10-Oct-23 | 19:00 | 0.90 | S | |
| 10-Oct-23 | 20:00 | 0.93 | S | |
| 10-Oct-23 | 21:00 | 0.87 | SSE S | |
| 10-Oct-23 | 22:00 | 0.93 | | |
| 10-Oct-23 | 23:00 | 1.01 | SSE | |

| | October 2023 | | | | |
|-------------------------------------|--------------|----------------|-----------|--|--|
| Table II: Wind Speed and Directions | | | | | |
| Date | Time | Wind Speed m/s | Direction | | |
| 11-Oct-23 | 0:00 | 0.79 | S | | |
| 11-Oct-23 | 1:00 | 0.67 | S | | |
| 11-Oct-23 | 2:00 | 0.78 | S | | |
| 11-Oct-23 | 3:00 | 0.77 | SSE | | |
| 11-Oct-23 | 4:00 | 0.67 | S | | |
| 11-Oct-23 | 5:00 | 0.60 | S | | |
| 11-Oct-23 | 6:00 | 0.54 | S | | |
| 11-Oct-23 | 7:00 | 0.38 | SSE | | |
| 11-Oct-23 | 8:00 | 0.09 | SSE | | |
| 11-Oct-23 | 9:00 | 0.37 | SSE | | |
| 11-Oct-23 | 10:00 | 0.66 | SSE | | |
| 11-Oct-23 | 11:00 | 0.86 | SSE | | |
| 11-Oct-23 | 12:00 | 0.57 | SSW | | |
| 11-Oct-23 | 13:00 | 0.38 | SW | | |
| 11-Oct-23 | 14:00 | 0.51 | SSE | | |
| 11-Oct-23 | 15:00 | 0.54 | S | | |
| 11-Oct-23 | 16:00 | 0.51 | S | | |
| 11-Oct-23 | 17:00 | 0.36 | SSE | | |
| 11-Oct-23 | 18:00 | 0.52 | S S | | |
| 11-Oct-23 | 19:00 | 0.86 | | | |
| 11-Oct-23 | 20:00 | 1.00 | SSE | | |
| 11-Oct-23 | 21:00 | 0.90 | SSE | | |
| 11-Oct-23 | 22:00 | 0.48 | SSE | | |
| 11-Oct-23 | 23:00 | 0.68 | SSE | | |
| 12-Oct-23 | 0:00 | 0.86 | S | | |
| 12-Oct-23 | 1:00 | 0.93 | SSE | | |
| 12-Oct-23 | 2:00 | 0.73 | SSE | | |
| 12-Oct-23 | 3:00 | 0.70 | S | | |
| 12-Oct-23 | 4:00 | 0.77 | S S | | |
| 12-Oct-23 | 5:00 | 0.66 | | | |
| 12-Oct-23 | 6:00 | 0.82 | SSE | | |
| 12-Oct-23 | 7:00 | 0.20 | SSW | | |
| 12-Oct-23 | 8:00 | 0.10 | SW | | |
| 12-Oct-23 | 9:00 | 0.20 | S S | | |
| 12-Oct-23 | 10:00 | 0.62 | | | |
| 12-Oct-23 | 11:00 | 0.97 | SSE | | |
| 12-Oct-23 | 12:00 | 0.78 | S | | |
| 12-Oct-23 | 13:00 | 1.00 | S | | |
| 12-Oct-23 | 14:00 | 1.01 | S | | |
| 12-Oct-23 | 15:00 | 1.30 | SSE | | |
| 12-Oct-23 | 16:00 | 0.62 | SSW | | |
| 12-Oct-23 | 17:00 | 0.85 0.72 | ESE | | |
| 12-Oct-23 12-Oct-23 | 18:00 | | SSE | | |
| | 19:00 | 0.71 | SSE | | |
| 12-Oct-23 | 20:00 | 0.88 0.91 | S S | | |
| 12-Oct-23 12-Oct-23 | 21:00 | 0.84 | S | | |
| 12-Oct-23 | 23:00 | 0.60 | SSW | | |
| 12 001-23 | 25.00 | 0.00 | 71 00 | | |

| October 2023 | | | | | |
|-------------------------------------|-------|----------------|-----------|--|--|
| Table II: Wind Speed and Directions | | | | | |
| Date | Time | Wind Speed m/s | Direction | | |
| 13-Oct-23 | 0:00 | 0.63 | S | | |
| 13-Oct-23 | 1:00 | 0.59 | S | | |
| 13-Oct-23 | 2:00 | 0.39 | S | | |
| 13-Oct-23 | 3:00 | 0.64 | S | | |
| 13-Oct-23 | 4:00 | 0.48 | S | | |
| 13-Oct-23 | 5:00 | 0.23 | S | | |
| 13-Oct-23 | 6:00 | 0.29 | SSE | | |
| 13-Oct-23 | 7:00 | 0.24 | SW | | |
| 13-Oct-23 | 8:00 | 0.04 | WSW | | |
| 13-Oct-23 | 9:00 | 0.40 | SSW | | |
| 13-Oct-23 | 10:00 | 0.81 | S | | |
| 13-Oct-23 | 11:00 | 1.25 | S | | |
| 13-Oct-23 | 12:00 | 1.29 | S | | |
| 13-Oct-23 | 13:00 | 0.95 | S | | |
| 13-Oct-23 | 14:00 | 0.78 | S | | |
| 13-Oct-23 | 15:00 | 0.82 | SSW | | |
| 13-Oct-23 | 16:00 | 0.69 | SSW | | |
| 13-Oct-23 | 17:00 | 0.71 | SSE | | |
| 13-Oct-23 | 18:00 | 0.69 | SE | | |
| 13-Oct-23 | 19:00 | 0.74 | SE | | |
| 13-Oct-23 | 20:00 | 0.52 | SE | | |
| 13-Oct-23 | 21:00 | 0.91 | S | | |
| 13-Oct-23 | 22:00 | 0.82 | SSE | | |
| 13-Oct-23 | 23:00 | 0.90 | S | | |
| 14-Oct-23 | 0:00 | 0.68 | S | | |
| 14-Oct-23 | 1:00 | 0.84 | S | | |
| 14-Oct-23 | 2:00 | 0.70 | S | | |
| 14-Oct-23 | 3:00 | 0.46 | S | | |
| 14-Oct-23 | 4:00 | 0.80 | S | | |
| 14-Oct-23 | 5:00 | 0.77 | SSE | | |
| 14-Oct-23 | 6:00 | 0.34 | S | | |
| 14-Oct-23 | 7:00 | 0.03 | SSW | | |
| 14-Oct-23 | 8:00 | 0.21 | W | | |
| 14-Oct-23 | 9:00 | 0.52 | SSW | | |
| 14-Oct-23 | 10:00 | 1.32 | SSE | | |
| 14-Oct-23 | 11:00 | 1.43 | SSE | | |
| 14-Oct-23 | 12:00 | 1.52 | SSE | | |
| 14-Oct-23 | 13:00 | 1.26 | SSE | | |
| 14-Oct-23 | 14:00 | 1.82 | SSE | | |
| 14-Oct-23 | 15:00 | 1.37 | SSE | | |
| 14-Oct-23 | 16:00 | 0.76 | ESE | | |
| 14-Oct-23 | 17:00 | 0.40 | SE | | |
| 14-Oct-23 | 18:00 | 0.72 | SSE | | |
| 14-Oct-23 | 19:00 | 0.96 | S | | |
| 14-Oct-23 | 20:00 | 0.97 | S | | |
| 14-Oct-23 | 21:00 | 0.80 | SSE | | |
| 14-Oct-23 | 22:00 | 0.85 | SSE | | |
| 14-Oct-23 | 23:00 | 0.90 | SSE | | |

| | October 2023 | | | | |
|-------------------------------------|----------------|----------------|-----------|--|--|
| Table II: Wind Speed and Directions | | | | | |
| Date | Time | Wind Speed m/s | Direction | | |
| 15-Oct-23 | 0:00 | 0.88 | SSE | | |
| 15-Oct-23 | 1:00 | 0.79 | SSE | | |
| 15-Oct-23 | 2:00 | 0.66 | SSE | | |
| 15-Oct-23 | 3:00 | 0.59 | S | | |
| 15-Oct-23 | 4:00 | 0.57 | S | | |
| 15-Oct-23 | 5:00 | 0.23 | SSW | | |
| 15-Oct-23 | 6:00 | 0.67 | S | | |
| 15-Oct-23 | 7:00 | 0.27 | WSW | | |
| 15-Oct-23 | 8:00 | 0.31 | WSW | | |
| 15-Oct-23 | 9:00 | 0.69 | S | | |
| 15-Oct-23 | 10:00 | 0.54 | S | | |
| 15-Oct-23 | 11:00 | 0.54 | SSW | | |
| 15-Oct-23 | 12:00 | 0.66 | S | | |
| 15-Oct-23 | 13:00 | 0.55 | SW | | |
| 15-Oct-23 | 14:00 | 0.75 | WSW | | |
| 15-Oct-23 | 15:00 | 1.23 | S | | |
| 15-Oct-23 | 16:00 | 0.92 | SSW | | |
| 15-Oct-23 | 17:00 | 0.73 | SE | | |
| 15-Oct-23 | 18:00 | 1.29 | SSE | | |
| 15-Oct-23 | 19:00 | 0.92 | S | | |
| 15-Oct-23 | 20:00 | 0.97 | SSW | | |
| 15-Oct-23 | 21:00 | 0.55 | S | | |
| 15-Oct-23 | 22:00 | 0.85 | SE | | |
| 15-Oct-23 | 23:00 | 1.01 | S | | |
| 16-Oct-23 | 0:00 | 0.70 | SSW | | |
| 16-Oct-23 | 1:00 | 0.47 | SSW | | |
| 16-Oct-23 | 2:00 | 0.32 | SSW | | |
| 16-Oct-23 | 3:00 | 0.68 | S | | |
| 16-Oct-23 | 4:00 | 0.75 | S S | | |
| 16-Oct-23 | 5:00 | 0.61 | | | |
| 16-Oct-23 | 6:00 | 0.64 | SSW | | |
| 16-Oct-23 | 7:00 | 0.56 | S | | |
| 16-Oct-23 | 8:00 | 0.60 | SSW | | |
| 16-Oct-23 | 9:00 | 0.61 | S | | |
| 16-Oct-23 | 10:00 | 0.67 | SSW | | |
| 16-Oct-23 | 11:00 | 0.49 | SSW | | |
| 16-Oct-23 | 12:00 | 0.56 | S | | |
| 16-Oct-23 | 13:00 | 0.57 | S | | |
| 16-Oct-23 | 14:00 | 0.44 | SSE | | |
| 16-Oct-23 | 15:00 | 0.56 | SSW | | |
| 16-Oct-23 | 16:00 | 0.49 | SSE | | |
| 16-Oct-23 | 17:00 | 0.68 | SSE | | |
| 16-Oct-23 | 18:00 | 0.64 | SE SE | | |
| 16-Oct-23 | 19:00 | 0.53 | SSW | | |
| 16-Oct-23 | 20:00 | 0.67 | SSW | | |
| 16-Oct-23 16-Oct-23 | 21:00 22:00 | 0.46 0.53 | S | | |
| 16-Oct-23 | 23:00 | 0.67 | SW | | |
| 10 001-23 | 25.00 | 0.07 | D 11 | | |

| October 2023 | | | | | |
|-------------------------------------|----------------|----------------|------------|--|--|
| Table II: Wind Speed and Directions | | | | | |
| Date | Time | Wind Speed m/s | Direction | | |
| 17-Oct-23 | 0:00 | 0.68 | SW | | |
| 17-Oct-23 | 1:00 | 0.51 | S | | |
| 17-Oct-23 | 2:00 | 0.33 | S | | |
| 17-Oct-23 | 3:00 | 0.30 | S | | |
| 17-Oct-23 | 4:00 | 0.47 | S | | |
| 17-Oct-23 | 5:00 | 0.38 | S | | |
| 17-Oct-23 | 6:00 | 0.35 | S | | |
| 17-Oct-23 | 7:00 | 0.14 | SSE | | |
| 17-Oct-23 | 8:00 | 0.37 | S | | |
| 17-Oct-23 | 9:00 | 0.65 | S | | |
| 17-Oct-23 | 10:00 | 0.64 | S | | |
| 17-Oct-23 | 11:00 | 0.74 | SW | | |
| 17-Oct-23 | 12:00 | 0.56 | S | | |
| 17-Oct-23 | 13:00 | 0.60 | SSE | | |
| 17-Oct-23 | 14:00 | 0.69 | S | | |
| 17-Oct-23 | 15:00 | 0.67 | S | | |
| 17-Oct-23 | 16:00 | 0.56 | SW | | |
| 17-Oct-23 | 17:00 | 0.51 | SSW | | |
| 17-Oct-23 | 18:00 | 0.73 | SSE | | |
| 17-Oct-23 | 19:00 | 0.72 | S | | |
| 17-Oct-23 | 20:00 | 0.92 | SSE | | |
| 17-Oct-23 | 21:00 | 0.77 | S | | |
| 17-Oct-23 | 22:00 | 0.81 | S | | |
| 17-Oct-23 | 23:00 | 0.75 | SSE | | |
| 18-Oct-23 | 0:00 | 0.77 | S | | |
| 18-Oct-23 | 1:00 | 0.59 | S | | |
| 18-Oct-23 | 2:00 | 0.69 | S | | |
| 18-Oct-23 | 3:00 | 0.84 | S | | |
| 18-Oct-23 | 4:00 | 0.45 | S | | |
| 18-Oct-23 | 5:00 | 0.78 | SSE | | |
| 18-Oct-23 | 6:00 | 0.29 | S | | |
| 18-Oct-23 | 7:00 | 0.09 | SSW | | |
| 18-Oct-23 | 8:00 | 0.03 | S | | |
| 18-Oct-23 | 9:00 | 0.24 | SSE | | |
| 18-Oct-23 | 10:00 | 1.02 | SE | | |
| 18-Oct-23 | 11:00 | 0.92 | SE | | |
| 18-Oct-23 | 12:00 | 0.68 0.72 | SSE SSE | | |
| 18-Oct-23 18-Oct-23 | 13:00 14:00 | | SE | | |
| | 15:00 | 1.06 1.37 | SE | | |
| 18-Oct-23 18-Oct-23 | 16:00 | 0.76 | SSE | | |
| 18-Oct-23 | 17:00 | 0.76 | SE | | |
| 18-Oct-23 | 18:00 | 0.48 | SE | | |
| 18-Oct-23 | 19:00 | 0.48 | S | | |
| 18-Oct-23 | 20:00 | 0.74 | SSE | | |
| 18-Oct-23 | 21:00 | 0.72 | SE | | |
| 18-Oct-23 | 22:00 | 0.63 | SSE | | |
| 18-Oct-23 | 23:00 | 0.74 | S | | |

| October 2023 | | | | |
|--------------|------------|--------------------|-----------|--|
| Table | II: Wind S | peed and Direction | ns | |
| Date | Time | Wind Speed m/s | Direction | |
| 19-Oct-23 | 0:00 | 0.89 | S | |
| 19-Oct-23 | 1:00 | 0.65 | SSE | |
| 19-Oct-23 | 2:00 | 0.67 | S | |
| 19-Oct-23 | 3:00 | 0.67 | SSW | |
| 19-Oct-23 | 4:00 | 0.23 | S | |
| 19-Oct-23 | 5:00 | 0.17 | S | |
| 19-Oct-23 | 6:00 | 0.75 | S | |
| 19-Oct-23 | 7:00 | 0.48 | SSE | |
| 19-Oct-23 | 8:00 | 0.32 | SSW | |
| 19-Oct-23 | 9:00 | 0.78 | SSW | |
| 19-Oct-23 | 10:00 | 0.90 | SSW | |
| 19-Oct-23 | 11:00 | 1.27 | S | |
| 19-Oct-23 | 12:00 | 1.14 | SSW | |
| 19-Oct-23 | 13:00 | 1.02 | SE | |
| 19-Oct-23 | 14:00 | 0.76 | SSW | |
| 19-Oct-23 | 15:00 | 1.10 | SSW | |
| 19-Oct-23 | 16:00 | 0.97 | SSE | |
| 19-Oct-23 | 17:00 | 1.09 | SSE | |
| 19-Oct-23 | 18:00 | 1.04 | SSE | |
| 19-Oct-23 | 19:00 | 0.84 | SSW | |
| 19-Oct-23 | 20:00 | 0.87 | SSW | |
| 19-Oct-23 | 21:00 | 0.86 | SSW | |
| 19-Oct-23 | 22:00 | 0.41 | SW | |
| 19-Oct-23 | 23:00 | 0.31 | SSW | |
| 20-Oct-23 | 0:00 | 0.24 | S | |
| 20-Oct-23 | 1:00 | 0.36 | WSW | |
| 20-Oct-23 | 2:00 | 0.31 | SW | |
| 20-Oct-23 | 3:00 | 0.31 | S | |
| 20-Oct-23 | 4:00 | 0.46 | S | |
| 20-Oct-23 | 5:00 | 0.21 | SW | |
| 20-Oct-23 | 6:00 | 0.38 | S | |
| 20-Oct-23 | 7:00 | 0.47 | SW | |
| 20-Oct-23 | 8:00 | 0.32 | SW | |
| 20-Oct-23 | 9:00 | 0.59 | SSW | |
| 20-Oct-23 | 10:00 | 0.34 | SSW | |
| 20-Oct-23 | 11:00 | 0.33 | SW | |
| 20-Oct-23 | 12:00 | 0.46 | SSW | |
| 20-Oct-23 | 13:00 | 0.75 | SSE | |
| 20-Oct-23 | 14:00 | 0.36 | SSW | |
| 20-Oct-23 | 15:00 | 0.45 | SW | |
| 20-Oct-23 | 16:00 | 0.57 | SSW | |
| 20-Oct-23 | 17:00 | 0.64 | SSW | |
| 20-Oct-23 | 18:00 | 0.76 | SSW | |
| 20-Oct-23 | 19:00 | 0.54 | SW | |
| 20-Oct-23 | 20:00 | 0.69 | SSW | |
| 20-Oct-23 | 21:00 | 0.64 | SSW | |
| 20-Oct-23 | 22:00 | 0.32 | SW | |
| 20-Oct-23 | 23:00 | 0.44 | SW | |

| October 2023 | | | | |
|--------------|--------------|------------------------|-----------|--|
| Ta | | nd Speed and Direction | ns | |
| Date | Time | Wind Speed m/s | Direction | |
| 21-Oct-23 | 0:00 | 0.31 | SSW | |
| 21-Oct-23 | | 0.40 | S | |
| 21-Oct-23 | 1:00 2:00 | 0.40 | S | |
| 21-Oct-23 | 3:00 | 0.42 | SSW | |
| 21-Oct-23 | 4:00 | 0.43 | S | |
| 21-Oct-23 | 5:00 | 0.02 | SW | |
| 21-Oct-23 | 6:00 | 0.20 | SSW | |
| 21-Oct-23 | 7:00 | 0.45 | SSW | |
| 21-Oct-23 | 8:00 | 0.21 | SSW | |
| 21-Oct-23 | 9:00 | 0.60 | S | |
| 21-Oct-23 | 10:00 | 1.21 | SSE | |
| 21-Oct-23 | 11:00 | 1.00 | SSE | |
| 21-Oct-23 | 12:00 | 1.08 | SSE | |
| 21-Oct-23 | 13:00 | 0.87 | SSW | |
| 21-Oct-23 | 14:00 | 0.98 | SSW | |
| 21-Oct-23 | 15:00 | 0.76 | SSW | |
| 21-Oct-23 | 16:00 | 0.77 | S | |
| 21-Oct-23 | 17:00 | 1.02 | SSE | |
| 21-Oct-23 | 18:00 | 1.02 | SSE | |
| 21-Oct-23 | 19:00 | 0.66 | ESE | |
| 21-Oct-23 | 20:00 | 0.68 | S | |
| 21-Oct-23 | 21:00 | 0.53 | S | |
| 21-Oct-23 | 22:00 | 0.67 | S | |
| 21-Oct-23 | 23:00 | 0.63 | S | |
| 22-Oct-23 | 0:00 | 0.71 | SSW | |
| 22-Oct-23 | 1:00 | 0.67 | SSW | |
| 22-Oct-23 | 2:00 | 0.36 | SW | |
| 22-Oct-23 | 3:00 | 0.53 | S | |
| 22-Oct-23 | 4:00 | 0.43 | SSW | |
| 22-Oct-23 | 5:00 | 0.45 | SW | |
| 22-Oct-23 | 6:00 | 0.55 | SSW | |
| 22-Oct-23 | 7:00 | 0.40 | SSW | |
| 22-Oct-23 | 8:00 | 0.64 | SSE | |
| 22-Oct-23 | 9:00 | 0.82 | SSE | |
| 22-Oct-23 | 10:00 | 0.78 | SSE | |
| 22-Oct-23 | 11:00 | 0.83 | SSE | |
| 22-Oct-23 | 12:00 | 1.04 | SSW | |
| 22-Oct-23 | 13:00 | 0.91 | S | |
| 22-Oct-23 | 14:00 | 0.80 | S | |
| 22-Oct-23 | 15:00 | 1.00 | S | |
| 22-Oct-23 | 16:00 | 0.89 | S | |
| 22-Oct-23 | 17:00 | 1.04 | SSE | |
| 22-Oct-23 | 18:00 | 0.92 | SSE | |
| 22-Oct-23 | 19:00 | 0.84 | SE | |
| 22-Oct-23 | 20:00 | 0.89 | SE | |
| 22-Oct-23 | 21:00 | 0.71 | SE | |
| 22-Oct-23 | 22:00 | 0.79 | SSE | |
| 22-Oct-23 | 23:00 | 0.72 | S | |

| October 2023 | | | | | | | |
|--------------|------------|---------------------|-----------|--|--|--|--|
| Table | II: Wind S | Speed and Direction | ns | | | | |
| Date | Time | Wind Speed m/s | Direction | | | | |
| 23-Oct-23 | 0:00 | 0.88 | SE | | | | |
| 23-Oct-23 | 1:00 | 0.93 | ESE | | | | |
| 23-Oct-23 | 2:00 | 0.94 | ESE | | | | |
| 23-Oct-23 | 3:00 | 0.47 | S | | | | |
| 23-Oct-23 | 4:00 | 0.58 | S | | | | |
| 23-Oct-23 | 5:00 | 0.59 | SW | | | | |
| 23-Oct-23 | 6:00 | 0.65 | SSW | | | | |
| 23-Oct-23 | 7:00 | 0.84 | WSW | | | | |
| 23-Oct-23 | 8:00 | 0.75 | SW | | | | |
| 23-Oct-23 | 9:00 | 0.73 | SW | | | | |
| 23-Oct-23 | 10:00 | 0.60 | W | | | | |
| 23-Oct-23 | 11:00 | 0.54 | SW | | | | |
| 23-Oct-23 | 12:00 | 0.35 | WSW | | | | |
| 23-Oct-23 | 13:00 | 0.57 | SSW | | | | |
| 23-Oct-23 | 14:00 | 0.38 | SW | | | | |
| 23-Oct-23 | 15:00 | 0.43 | SW | | | | |
| 23-Oct-23 | 16:00 | 0.20 | WSW | | | | |
| 23-Oct-23 | 17:00 | 0.28 | WSW | | | | |
| 23-Oct-23 | 18:00 | 0.31 | WSW | | | | |
| 23-Oct-23 | 19:00 | 0.24 | SW | | | | |
| 23-Oct-23 | 20:00 | 0.17 | S | | | | |
| 23-Oct-23 | 21:00 | 0.22 | S | | | | |
| 23-Oct-23 | 22:00 | 0.34 | WSW | | | | |
| 23-Oct-23 | 23:00 | 0.17 | W | | | | |
| 24-Oct-23 | 0:00 | 0.16 | W | | | | |
| 24-Oct-23 | 1:00 | 0.14 | WSW | | | | |
| 24-Oct-23 | 2:00 | 0.26 | W | | | | |
| 24-Oct-23 | 3:00 | 0.16 | W | | | | |
| 24-Oct-23 | 4:00 | 0.11 | WSW | | | | |
| 24-Oct-23 | 5:00 | 0.19 | W | | | | |
| 24-Oct-23 | 6:00 | 0.27 | W | | | | |
| 24-Oct-23 | 7:00 | 0.11 | SW | | | | |
| 24-Oct-23 | 8:00 | 0.06 | SSW | | | | |
| 24-Oct-23 | 9:00 | 0.06 | S | | | | |
| 24-Oct-23 | 10:00 | 0.13 | WSW | | | | |
| 24-Oct-23 | 11:00 | 0.17 | WSW | | | | |
| 24-Oct-23 | 12:00 | 0.13 | WSW | | | | |
| 24-Oct-23 | 13:00 | 0.64 | SE | | | | |
| 24-Oct-23 | 14:00 | 0.49 | S | | | | |
| 24-Oct-23 | 15:00 | 0.54 | SW | | | | |
| 24-Oct-23 | 16:00 | 0.70 | W | | | | |
| 24-Oct-23 | 17:00 | 0.54 | SSW | | | | |
| 24-Oct-23 | 18:00 | 0.68 | SW | | | | |
| 24-Oct-23 | 19:00 | 0.51 | SSW | | | | |
| 24-Oct-23 | 20:00 | 0.44 | S | | | | |
| 24-Oct-23 | 21:00 | 0.76 | SSW | | | | |
| 24-Oct-23 | 22:00 | 0.46 | S | | | | |
| 24-Oct-23 | 23:00 | 0.60 | SSE | | | | |

| October 2023 | | | | | | | | | |
|------------------------|-------------------------------------|----------------|-----------|--|--|--|--|--|--|
| То | Table II: Wind Speed and Directions | | | | | | | | |
| | | | T | | | | | | |
| Date | Time | Wind Speed m/s | Direction | | | | | | |
| 25-Oct-23 | 0:00 | 0.93 | SSE | | | | | | |
| 25-Oct-23 | 1:00 | 0.64 | SSE | | | | | | |
| 25-Oct-23 | 2:00 | 0.64 | SSE | | | | | | |
| 25-Oct-23 | 3:00 | 0.50 | S | | | | | | |
| 25-Oct-23 | 4:00 | 0.62 | S | | | | | | |
| 25-Oct-23 | 5:00 | 0.70 | SSE | | | | | | |
| 25-Oct-23 | 6:00 | 0.58 | S | | | | | | |
| 25-Oct-23 | 7:00 | 0.84 | SSE | | | | | | |
| 25-Oct-23 | 8:00 | 0.83 | SSE | | | | | | |
| 25-Oct-23 | 9:00 | 0.69 | SE | | | | | | |
| 25-Oct-23 | 10:00 | 0.62 | SE | | | | | | |
| 25-Oct-23 | 11:00 | 0.84 | S S | | | | | | |
| 25-Oct-23 | 12:00 | 0.89 | | | | | | | |
| 25-Oct-23 | 13:00 | 0.99 | SSE | | | | | | |
| 25-Oct-23 | 14:00 | 0.84 | SSE S | | | | | | |
| 25-Oct-23 | 15:00 | 1.17 | | | | | | | |
| 25-Oct-23 | 16:00 | 1.60 | SSW | | | | | | |
| 25-Oct-23 | 17:00 | 1.68 | S | | | | | | |
| 25-Oct-23 | 18:00 | 1.50 | S | | | | | | |
| 25-Oct-23 | 19:00 | 1.59 | S S | | | | | | |
| 25-Oct-23 | 20:00 | 1.47 | | | | | | | |
| 25-Oct-23 | 21:00 | 1.76 | SSW | | | | | | |
| 25-Oct-23 | 22:00 | 1.81 1.59 | SW S | | | | | | |
| 25-Oct-23 26-Oct-23 | 23:00 0:00 | 1.85 | SSW | | | | | | |
| 26-Oct-23 | 1:00 | 1.48 | S | | | | | | |
| 26-Oct-23 | 2:00 | 1.46 | S | | | | | | |
| 26-Oct-23 | 3:00 | 1.34 | S | | | | | | |
| 26-Oct-23 | 4:00 | 1.23 | S | | | | | | |
| 26-Oct-23 | 5:00 | 1.11 | SSE | | | | | | |
| 26-Oct-23 | 6:00 | 1.17 | S | | | | | | |
| 26-Oct-23 | 7:00 | 1.08 | S | | | | | | |
| 26-Oct-23 | 8:00 | 1.24 | S | | | | | | |
| 26-Oct-23 | 9:00 | 1.59 | S | | | | | | |
| 26-Oct-23 | 10:00 | 1.46 | S | | | | | | |
| 26-Oct-23 | 11:00 | 1.56 | S | | | | | | |
| 26-Oct-23 | 12:00 | 1.68 | S | | | | | | |
| 26-Oct-23 | 13:00 | 1.65 | S | | | | | | |
| 26-Oct-23 | 14:00 | 1.59 | S | | | | | | |
| 26-Oct-23 | 15:00 | 1.67 | S | | | | | | |
| 26-Oct-23 | 16:00 | 1.81 | S | | | | | | |
| 26-Oct-23 | 17:00 | 1.31 | S | | | | | | |
| 26-Oct-23 | 18:00 | 1.32 | SSE | | | | | | |
| 26-Oct-23 | 19:00 | 0.92 | S | | | | | | |
| 26-Oct-23 | 20:00 | 0.56 | SW | | | | | | |
| 26-Oct-23 | 21:00 | 0.27 | WSW | | | | | | |
| 26-Oct-23 | 22:00 | 0.37 | SSW | | | | | | |
| 26-Oct-23 | 23:00 | 1.23 | ESE | | | | | | |

| October 2023 | | | | | | | | |
|------------------------|----------------|---------------------|-----------|--|--|--|--|--|
| Table | II: Wind S | Speed and Direction | ns | | | | | |
| Date | Time | Wind Speed m/s | Direction | | | | | |
| 27-Oct-23 | 0:00 | 0.39 | S | | | | | |
| 27-Oct-23 | 1:00 | 0.12 | SSW | | | | | |
| 27-Oct-23 | 2:00 | 0.09 | SSW | | | | | |
| 27-Oct-23 | 3:00 | 0.29 | SW | | | | | |
| 27-Oct-23 | 4:00 | 0.26 | WSW | | | | | |
| 27-Oct-23 | 5:00 | 0.17 | SSW | | | | | |
| 27-Oct-23 | 6:00 | 0.37 | SW | | | | | |
| 27-Oct-23 | 7:00 | 0.20 | W | | | | | |
| 27-Oct-23 | 8:00 | 0.33 | W | | | | | |
| 27-Oct-23 | 9:00 | 0.49 | SSW | | | | | |
| 27-Oct-23 | 10:00 | 0.34 | WSW | | | | | |
| 27-Oct-23 | 11:00 | 0.40 | SW | | | | | |
| 27-Oct-23 | 12:00 | 0.24 | WSW | | | | | |
| 27-Oct-23 | 13:00 | 0.34 | W | | | | | |
| 27-Oct-23 | 14:00 | 0.39 | WSW | | | | | |
| 27-Oct-23 | 15:00 | 0.15 | WSW | | | | | |
| 27-Oct-23 | 16:00 | 0.18 | WSW | | | | | |
| 27-Oct-23 | 17:00 | 0.31 | SW | | | | | |
| 27-Oct-23 | 18:00 | 0.33 | W | | | | | |
| 27-Oct-23 | 19:00 | 0.23 | SW | | | | | |
| 27-Oct-23 | 20:00 | 0.36 | SSW | | | | | |
| 27-Oct-23 | 21:00 | 0.43 | WSW | | | | | |
| 27-Oct-23 | 22:00 | 0.56 | SW | | | | | |
| 27-Oct-23 | 23:00 | 1.01 | S | | | | | |
| 28-Oct-23 | 0:00 | 0.66 | SW | | | | | |
| 28-Oct-23 | 1:00 | 0.38 | S | | | | | |
| 28-Oct-23 | 2:00 | 0.29 | WSW | | | | | |
| 28-Oct-23 | 3:00 | 0.25 | SW | | | | | |
| 28-Oct-23 | 4:00 | 0.15 | WSW | | | | | |
| 28-Oct-23 | 5:00 | 0.34 | SW | | | | | |
| 28-Oct-23 | 6:00 | 0.20 | SW | | | | | |
| 28-Oct-23 | 7:00 | 0.23 | SSW | | | | | |
| 28-Oct-23 | 8:00 | 0.21 | WSW | | | | | |
| 28-Oct-23 | 9:00 | 0.08 | W | | | | | |
| 28-Oct-23 | 10:00 | 0.31 | SW | | | | | |
| 28-Oct-23 | 11:00 | 0.38 | SSW | | | | | |
| 28-Oct-23 | 12:00 | 0.13 0.08 | WSW | | | | | |
| 28-Oct-23 | 13:00 | | WSW | | | | | |
| 28-Oct-23 | 14:00 | 0.08 | W WSW | | | | | |
| 28-Oct-23 | 15:00 | 0.17 | SSW | | | | | |
| 28-Oct-23 28-Oct-23 | 16:00 17:00 | 0.08 | WSW | | | | | |
| 28-Oct-23 | 18:00 | 0.13 | S | | | | | |
| 28-Oct-23 | | 0.18 | SSW | | | | | |
| | 19:00 20:00 | 0.20 | SW | | | | | |
| 28-Oct-23 28-Oct-23 | 21:00 | 0.14 | SSW | | | | | |
| 28-Oct-23 | 22:00 | 0.12 | SW | | | | | |
| 28-Oct-23 | 23:00 | 0.07 | SW | | | | | |
| 20 001 23 | 25.00 | 0.07 | ~ '' | | | | | |

| October 2023 | | | | | | | | |
|-------------------------------------|-------|----------------|-----------|--|--|--|--|--|
| Table II: Wind Speed and Directions | | | | | | | | |
| Date | Time | Wind Speed m/s | Direction | | | | | |
| 29-Oct-23 | 0:00 | 0.11 | SW | | | | | |
| 29-Oct-23 | 1:00 | 0.09 | WSW | | | | | |
| 29-Oct-23 | 2:00 | 0.02 | SW | | | | | |
| 29-Oct-23 | 3:00 | 0.02 | SSW | | | | | |
| 29-Oct-23 | 4:00 | 0.12 | WSW | | | | | |
| 29-Oct-23 | 5:00 | 0.00 | SSW | | | | | |
| 29-Oct-23 | 6:00 | 0.05 | SSW | | | | | |
| 29-Oct-23 | 7:00 | 0.00 | WSW | | | | | |
| 29-Oct-23 | 8:00 | 0.10 | WSW | | | | | |
| 29-Oct-23 | 9:00 | 0.19 | WNW | | | | | |
| 29-Oct-23 | 10:00 | 0.16 | WSW | | | | | |
| 29-Oct-23 | 11:00 | 0.33 | W | | | | | |
| 29-Oct-23 | 12:00 | 0.15 | WSW | | | | | |
| 29-Oct-23 | 13:00 | 0.41 | WSW | | | | | |
| 29-Oct-23 | 14:00 | 0.47 | SW | | | | | |
| 29-Oct-23 | 15:00 | 0.17 | S | | | | | |
| 29-Oct-23 | 16:00 | 0.22 | SW | | | | | |
| 29-Oct-23 | 17:00 | 0.09 | SW | | | | | |
| 29-Oct-23 | 18:00 | 0.30 | SW | | | | | |
| 29-Oct-23 | 19:00 | 0.54 | SSW | | | | | |
| 29-Oct-23 | 20:00 | 0.40 | S | | | | | |
| 29-Oct-23 | 21:00 | 0.41 | S | | | | | |
| 29-Oct-23 | 22:00 | 0.37 | S | | | | | |
| 29-Oct-23 | 23:00 | 0.24 | SSE | | | | | |
| 30-Oct-23 | 0:00 | 0.20 | S | | | | | |
| 30-Oct-23 | 1:00 | 0.27 | S | | | | | |
| 30-Oct-23 | 2:00 | 0.02 | S | | | | | |
| 30-Oct-23 | 3:00 | 0.36 | S | | | | | |
| 30-Oct-23 | 4:00 | 0.17 | S | | | | | |
| 30-Oct-23 | 5:00 | 0.10 | SSW | | | | | |
| 30-Oct-23 | 6:00 | 0.21 | SSE | | | | | |
| 30-Oct-23 | 7:00 | 0.00 | S | | | | | |
| 30-Oct-23 | 8:00 | 0.08 | W | | | | | |
| 30-Oct-23 | 9:00 | 0.35 | SE | | | | | |
| 30-Oct-23 | 10:00 | 0.35 | SSE | | | | | |
| 30-Oct-23 | 11:00 | 0.45 | SE | | | | | |
| 30-Oct-23 | 12:00 | 0.51 | ESE | | | | | |
| 30-Oct-23 | 13:00 | 0.63 | SE | | | | | |
| 30-Oct-23 | 14:00 | 0.45 | ESE | | | | | |
| 30-Oct-23 | 15:00 | 0.43 | SE | | | | | |
| 30-Oct-23 | 16:00 | 0.39 | SSE | | | | | |
| 30-Oct-23 | 17:00 | 0.29 | SSW | | | | | |
| 30-Oct-23 | 18:00 | 0.33 | SW | | | | | |
| 30-Oct-23 | 19:00 | 0.39 | SSW | | | | | |
| 30-Oct-23 | 20:00 | 0.52 | SSW | | | | | |
| 30-Oct-23 | 21:00 | 0.73 | S | | | | | |
| 30-Oct-23 | 22:00 | 0.48 | SSE | | | | | |
| 30-Oct-23 | 23:00 | 0.49 | S | | | | | |
| 30 300 23 | 23.00 | 0.12 | | | | | | |

| October 2023 | | | | | | | | | |
|--------------|-------------------------------------|-----------|-----|--|--|--|--|--|--|
| Table | Table II: Wind Speed and Directions | | | | | | | | |
| Date | Time | Direction | | | | | | | |
| 31-Oct-23 | 0:00 | 0.43 | S | | | | | | |
| 31-Oct-23 | 1:00 | 0.38 | S | | | | | | |
| 31-Oct-23 | 2:00 | 0.44 | S | | | | | | |
| 31-Oct-23 | 3:00 | 0.28 | SSE | | | | | | |
| 31-Oct-23 | 4:00 | 0.34 | S | | | | | | |
| 31-Oct-23 | 5:00 | 0.53 | SSE | | | | | | |
| 31-Oct-23 | 6:00 | 0.35 | S | | | | | | |
| 31-Oct-23 | 7:00 | 0.13 | SW | | | | | | |
| 31-Oct-23 | 8:00 | 0.03 | SSW | | | | | | |
| 31-Oct-23 | 9:00 | 0.21 | WSW | | | | | | |
| 31-Oct-23 | 10:00 | 0.45 | S | | | | | | |
| 31-Oct-23 | 11:00 | 0.68 | SSE | | | | | | |
| 31-Oct-23 | 12:00 | 0.61 | S | | | | | | |
| 31-Oct-23 | 13:00 | 0.50 | SSW | | | | | | |
| 31-Oct-23 | 14:00 | 1.20 | SSE | | | | | | |
| 31-Oct-23 | 15:00 | 0.71 | S | | | | | | |
| 31-Oct-23 | 16:00 | 0.80 | SSE | | | | | | |
| 31-Oct-23 | 17:00 | 0.39 | SSW | | | | | | |
| 31-Oct-23 | 18:00 | 0.66 | S | | | | | | |
| 31-Oct-23 | 19:00 | 0.72 | S | | | | | | |
| 31-Oct-23 | 20:00 | 0.77 | S | | | | | | |
| 31-Oct-23 | 21:00 | 0.53 | SSW | | | | | | |
| 31-Oct-23 | 22:00 | 0.70 | S | | | | | | |
| 31-Oct-23 | 23:00 | 0.70 | S | | | | | | |

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Contract No. KLN/2016/04

Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron Area Tentative Impact Air and Noise Monitoring Schedule for October 2023

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|-------------|-----------------------|------------------------------|--------------------|------------------------------|--------------------|----------|
| 1-Oct | 2-Oct | 3-Oct | 4-Oct | 5-Oct | 6-Oct | 7-Oct |
| | | | 1-hr TSP x 3 [AM2] | | | |
| | | | | | | |
| | | | N | | | |
| | | 24 h TCD [AM2(A)] | Noise [M3(A), M4 & | | | |
| 8-Oct | 9-Oct | 24-hr TSP [AM2(A)] 10-Oct | M5 (C)] | 12-Oct | 13-Oct | 14-Oct |
| 8-00 | Black Rainstorm | 1-hr TSP x 3 [AM2] | 11-00 | 12-001 | 13-000 | 14-001 |
| | Warning (1) | Noise [M3(A), M4 & | | | | |
| | warming (1) | M5(C)] | | | | |
| | | 1415(C)] | | | | |
| | 24-hr TSP [AM2(A)] | 24-hr TSP [AM2(A)] | | | 24-hr TSP [AM2(A)] | |
| 15-Oct | 16-Oct | 17-Oct | 18-Oct | 19-Oct | 20-Oct | 21-Oct |
| | 1-hr TSP x 3 [AM2] | | | | 1-hr TSP x 3 [AM2] | |
| | | | | | | |
| | 27.4 (2.50(1)) 2.54.0 | | | | | |
| | Noise [M3(A), M4 & | | | 041 FGD (4)1 | | |
| 22-Oct | M5(C)] 23-Oct | 24-Oct | 25-Oct | 24-hr TSP [AM2(A)] | 27-Oct | 28-Oct |
| 22-Oct | 23-Oct | 24-Oct | 25-001 | 26-Oct 1-hr TSP x 3 [AM2] | 27-Oct | 28-Oct |
| | | | | 1-III 15F X 3 [AIVI2] | | |
| | | | | | | |
| | | | | Noise [M3(A), M4 & | | |
| | | | 24-hr TSP [AM2(A)] | M5(C)] | | |
| 29-Oct | 30-Oct | 31-Oct | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| TT1 1 1 1 1 | 1.1 | 24-hr TSP [AM2(A)] | | | | |

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Remark:

(1) Due to the Black Rainstorm Warning was hoisted on 09/10/2023, the 24 - hour TSP Monitoring on that day was changed to 10/10/2023.

Air Quality Monitoring Station

Noise Monitoring Station

AM2 - Lee Kau Yan Memorial School AM2(A) - Ng Wah Catholic Secondary School M3(A) - The Bridge connecting The Latitude M4 - Lee Kau Yan Memorial School M5(C) - Mercy Grace's Home

^{*} The noise level limit is 65dB(A) during the exam period

Contract No. KLN/2016/04

Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron Area

Impact Air and Noise Monitoring Schedule for November 2023

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|--------------------|--------------------|---------------------------|--------------------|--------------------|--------------------|
| | | | 1-Nov | 2-Nov | 3-Nov | 4-Nov |
| | | | 1-hr TSP x 3 [AM2] | | | |
| | | | Noise [M3(A), M4 & M5(C)] | | | |
| 5-Nov | 6-Nov | 7-Nov | 8-Nov | 9-Nov | 10-Nov | 11-Nov |
| | | 1-hr TSP x 3 [AM2] | | | | |
| | | | | | | |
| | | Noise [M3(A), M4 & | | | | |
| | 24-hr TSP [AM2(A)] | M5(C)] | | | | 24-hr TSP [AM2(A)] |
| 12-Nov | 13-Nov | 14-Nov | 15-Nov | 16-Nov | 17-Nov | 18-Nov |
| | 1-hr TSP x 3 [AM2] | | | | | 1-hr TSP x 3 [AM2] |
| | | | | | | |
| | N . D. (2/4) 3/4 0 | | | | | |
| | Noise [M3(A), M4 & | | | | 041 FGD [4340(4)] | |
| 10 N | M5(C)] | 21 37 | 22.31 | 22.31 | 24-hr TSP [AM2(A)] | 25 N |
| 19-Nov | 20-Nov | 21-Nov | 22-Nov | 23-Nov | 24-Nov | 25-Nov |
| | | | | | 1-hr TSP x 3 [AM2] | |
| | | | | | | |
| | | | | | Noise [M3(A), M4 & | |
| | | | | 24-hr TSP [AM2(A)] | M5(C)] | |
| 26-Nov | 27-Nov | 28-Nov | 29-Nov | 30-Nov | 1,10(0)] | |
| | _, _,, | | | 1-hr TSP x 3 [AM2] | | |
| | | | | | | |
| | | | | Noise [M3(A), M4 & | | |
| | | | 24-hr TSP [AM2(A)] | M5(C)] | | |

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

AM2 - Lee Kau Yan Memorial School AM2(A) - Ng Wah Catholic Secondary School

Noise Monitoring Station

M3(A) - The Bridge connecting The Latitude M4 - Lee Kau Yan Memorial School M5(C) - Mercy Grace's Home


^{*} The noise level limit is 65dB(A) during the exam period

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix E - 1-hour TSP Monitoring Results

| Location AM2 - | Lee Kau Yaı | n Memorial School | |
|----------------|-------------|-------------------|-----------------------------------|
| Date | Time | Weather | Particulate Concentration (µg/m³) |
| 4-Oct-23 | 12:30 | Fine | 62.7 |
| 4-Oct-23 | 13:30 | Fine | 66.5 |
| 4-Oct-23 | 14:30 | Fine | 72.2 |
| 10-Oct-23 | 11:00 | Fine | 15.2 |
| 10-Oct-23 | 12:00 | Fine | 22.8 |
| 10-Oct-23 | 13:00 | Fine | 17.1 |
| 16-Oct-23 | 13:16 | Fine | 62.7 |
| 16-Oct-23 | 14:16 | Fine | 68.4 |
| 16-Oct-23 | 15:16 | Fine | 66.5 |
| 20-Oct-23 | 10:55 | Sunny | 13.3 |
| 20-Oct-23 | 11:55 | Sunny | 36.1 |
| 20-Oct-23 | 12:55 | Sunny | 24.7 |
| 26-Oct-23 | 9:00 | Sunny | 53.2 |
| 26-Oct-23 | 10:00 | Sunny | 58.9 |
| 26-Oct-23 | 11:00 | Sunny | 55.1 |
| | | Average | 46.4 |
| | | Maximum | 72.2 |
| | | Minimum | 13.3 |

1-hr TSP Concentration Levels



Title Contract No. KLN/2016/04
Environmental Monitoring Works for Contract No. KL/2015/02
Kai Tak Development –Stage 5A Infrastructure at Former North Apron Area
Graphical Presentation of 1-hour TSP Monitoring Results



APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION


Appendix F - 24-hour TSP Monitoring Results

Location AM2(A) - Ng Wah Catholic Secondary School

| Start Date | Weather | Air Temp. | Atmospheric | Filter W | eight (g) | Particulate | Elapse | e Time | Sampling | Flow Rate | e (m³/min.) | Av. Flow | Total vol. | Conc. |
|----------------|---|-----------|---------------------|----------|-----------|-------------|---------|-----------|----------------|-----------|-------------|-----------------------|------------|---------|
| Start Date | Condition | (K) | Pressure, Pa (mmHg) | Initial | Final | weight (g) | Initial | Final | Time (hrs.) | Initial | Final | (m ³ /min) | (m^3) | (µg/m³) |
| 3-Oct-23 | Fine | 303.1 | 758.3 | 3.6962 | 3.9143 | 0.2181 | 46584.3 | 46608.3 | 24.0 | 1.22 | 1.22 | 1.22 | 1753.7 | 124.4 |
| 10-Oct-23 | Fine | 298.5 | 763.2 | 3.3389 | 3.3996 | 0.0607 | 46608.3 | 46632.3 | 24.0 | 1.23 | 1.23 | 1.23 | 1769.5 | 34.3 |
| 13-Oct-23 | Rainy | 299.7 | 761.8 | 3.3399 | 3.4661 | 0.1262 | 46632.3 | 46656.3 | 24.0 | 1.23 | 1.23 | 1.23 | 1765.2 | 71.5 |
| 19-Oct-23 | Sunny | 298.6 | 762.2 | 3.6865 | 3.8285 | 0.1420 | 46656.3 | 46680.3 | 24.0 | 1.23 | 1.23 | 1.23 | 1768.2 | 80.3 |
| 25-Oct-23 | Sunny | 299.4 | 762.3 | 3.6833 | 3.8580 | 0.1747 | 46680.3 | 46704.3 | 24.0 | 1.23 | 1.23 | 1.23 | 1766.3 | 98.9 |
| 31-Oct-23 | Fine | 298.8 | 764.5 | 3.6767 | 3.8050 | 0.1284 | 46704.3 | 46728.3 | 24.0 | 1.23 | 1.23 | 1.23 | 1769.9 | 72.5 |
| | | | | | | | | | | | | | Min | 34.3 |
| | | | | | | | | | | | | | Max | 124.4 |
| Remark: Due to | Remark: Due to the Black Rainstorm Warning was hoisted on 09/10/2023, the 24 - hour TSP Monitoring on that day was changed to 10/10/2023. | | | | | | | as change | d to 10/10/202 | 23. | | | Average | 80.3 |

MA16043/App F - 24hr TSP Cinotech

24-hr TSP Concentration Levels



Title Contract No. KLN/2016/04
Environmental Monitoring Works for Contract No. KL/2015/02
Kai Tak Development –Stage 5A Infrastructure at Former North Apron Area

Graphical Presentation of 24-hour TSP Monitoring Results

 Scale
 Project No.
 MA16043

 Date
 Oct 23
 Appendix
 F



APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION


Appendix G - Noise Monitoring Results

| | | | Unit: dB (A) (30-min) | | | | | |
|-----------|------------------|-------|-----------------------|-----------------|------|------------------|------|------------------------|
| Date | Date Time Weathe | | Measured Noise Level | | | Background Noise | Co | nstruction Noise Level |
| | | | L _{eq} | L ₁₀ | L 90 | L _{eq} | | L _{eq} |
| 4-Oct-23 | 11:30 | Fine | 75.6 | 77.5 | 72.9 | 75.6 | 75.6 | Measured ≤ Background |
| 10-Oct-23 | 12:00 | Sunny | 74.3 | 76.8 | 69.9 | 73.9 | 63.7 | |
| 16-Oct-23 | 14:30 | Fine | 79.3 | 80.0 | 75.0 | 77.8 | 74.0 | |
| 26-Oct-23 | 11:30 | Sunny | 73.8 | 75.7 | 70.2 | 73.7 | 57.4 | |

| Location M4 - Lee Kau Yan Memorial School | | | | | | | | | | |
|---|-------|---------|-----------------|-----------------------|-------|-----------------|------|------------------------|--|--|
| | | | | Unit: dB (A) (30-min) | | | | | | |
| Date | Time | Weather | Mea | asured Noise I | _evel | Baseline Level | Coi | nstruction Noise Level | | |
| | | | L _{eq} | L ₁₀ | L 90 | L _{eq} | | L _{eq} | | |
| 4-Oct-23 | 13:11 | Fine | 75.0 | 76.5 | 73.1 | | 75.0 | Measured ≤ Baseline | | |
| 10-Oct-23 | 14:30 | Sunny | 72.5 | 74.4 | 69.9 | 76.7 | 72.5 | Measured ≤ Baseline | | |
| 16-Oct-23 | 15:00 | Fine | 73.4 | 76.8 | 70.1 | 76.7 | 73.4 | Measured ≤ Baseline | | |
| 26-Oct-23 | 9:00 | Sunny | 71.6 | 73.2 | 68.9 | | 71.6 | Measured ≤ Baseline | | |

| Location M5(C) - Mercy Grace's Home | | | | | | | | | |
|-------------------------------------|-----------|----------------------|-----------------------|------------------|------|------------------------|------|-----------------|--|
| | | | Unit: dB (A) (30-min) | | | | | | |
| Date Time | e Weather | Measured Noise Level | | Background Noise | Co | nstruction Noise Level | | | |
| | | | L _{eq} | L ₁₀ | L 90 | L _{eq} | | L _{eq} | |
| 4-Oct-23 | 14:03 | Fine | 78.0 | 80.2 | 74.6 | 77.9 | 61.6 | | |
| 10-Oct-23 | 13:10 | Sunny | 80.3 | 82.9 | 73.7 | 79.9 | 69.7 | | |
| 16-Oct-23 | 11:30 | Fine | 74.6 | 76.6 | 68.7 | 73.5 | 68.1 | | |
| 26-Oct-23 | 13:00 | Sunny | 77.0 | 79.2 | 72.2 | 76.0 | 70.1 | | |

MA16043/App G - Noise Cinotech



APPENDIX H SUMMARY OF EXCEEDANCE

Appendix H – Summary of Exceedance

Exceedance Record for Contract No. KL/2015/02 Reporting Month: October 2023

- (A) Exceedance Record for Air Quality (NIL in the reporting month)
- (B) Exceedance Record for Construction Noise (NIL in the reporting month)
- (C) Exceedance Record for Landscape and Visual (NIL in the reporting month)

APPENDIX I SITE AUDIT SUMMARY

| Checklist Reference Number | 231003 |
|----------------------------|--------------------------|
| Date | 3 October 2023 (Tuesday) |
| Time | 14:00 – 15:00 |

| Ref. No. | Non-Compliance | Related Item No. |
|----------|--|------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | C. Air Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during site inspection. | |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | No follow-up items are required from the previous site inspection (ref no.: 230925). | |

| | Name | Signature | Date |
|-------------|--------------|-----------|----------------|
| Recorded by | KK Kwan | J. Thruan | 3 October 2023 |
| Checked by | Charles Fung | -Chan | 5 October 2023 |

| Checklist Reference Number | 231011 |
|----------------------------|-----------------------------|
| Date | 11 October 2023 (Wednesday) |
| Time | 9:30 – 11:00 |

| Ref. No. | Non-Compliance | Related Item No. |
|----------|--|------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | C. Air Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during site inspection. | |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | No follow-up items are required from the previous site inspection (ref no.: 231003). | |

| | Name | Signature | Date |
|-------------|--------------|-----------|-----------------|
| Recorded by | KK Kwan | J. Thruan | 11 October 2023 |
| Checked by | Charles Fung | -Chan | 13 October 2023 |

| Checklist Reference Number | 231016 |
|----------------------------|--------------------------|
| Date | 16 October 2023 (Monday) |
| Time | 14:00 – 15:00 |

| Ref. No. | Non-Compliance | Related Item No. |
|----------|--|------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | C. Air Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during site inspection. | |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | No follow-up items are required from the previous site inspection (ref no.: 231011). | |

| | Name | Signature | Date |
|-------------|--------------|-----------|-----------------|
| Recorded by | Serena Ng | (1 | 16 October 2023 |
| Checked by | Charles Fung | Mas | 18 October 2023 |

| Checklist Reference Number | 231024 |
|----------------------------|---------------------------|
| Date | 24 October 2023 (Tuesday) |
| Time | 14:00 – 16:00 |

| Ref. No. | Non-Compliance | Related Item No. |
|----------|--|------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | C. Air Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during site inspection. | |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | No follow-up items are required from the previous site inspection (ref no.: 231016). | |

| | Name | Signature | Date |
|-------------|--------------|-------------------------------|-----------------|
| Recorded by | Serena Ng | </td <td>24 October 2023</td> | 24 October 2023 |
| Checked by | Charles Fung | - Chan | 25 October 2023 |

| Checklist Reference Number | 231030 |
|----------------------------|--------------------------|
| Date | 30 October 2023 (Monday) |
| Time | 14:00 – 16:00 |

| Ref. No. | Non-Compliance | Related Item No. |
|----------|--|------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | C. Air Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during site inspection. | |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | No follow-up items are required from the previous site inspection (ref no.: 231024). | |

| | Name | Signature | Date |
|-------------|--------------|-----------|-----------------|
| Recorded by | Serena Ng | <1 | 30 October 2023 |
| Checked by | Charles Fung | -Chan | 1 November 2023 |

APPENDIX J EVENT ACTION PLANS

Event/Action Plan for Air Quality

| EVENT | ACTION | | | | |
|--------------------|--|---------------------------------------|-----------------------------------|---------------------------------------|--|
| | ET | IEC | ER | CONTRACTOR | |
| Action Level being | Identify source and investigate the | Check monitoring data submitted | 1. Notify Contractor. | 1. Rectify any unacceptable practice; | |
| exceeded by | causes of exceedance; | by ET; | | 2. Amend working methods if | |
| one sampling | 2. Inform Contactor, IEC and ER; | 2. Check Contractor's working | | appropriate. | |
| | 3. Repeat measurement to confirm finding. | method. | | | |
| Action Level being | Identify source and investigate the | Check monitoring data submitted | Confirm receipt of notification | 1. Discuss with ET and IEC on proper | |
| exceeded by | causes of exceedance; | by ET; | of exceedance in writing; | remedial actions; | |
| two or more | 2. Inform Contractor, IEC and ER; | 2. Check Contractor's working | 2. Notify Contractor; | 2. Submit proposals for remedial | |
| consecutive | 3. Increase monitoring frequency to daily; | method; | 3. In consolidation with the IEC, | actions to ER and IEC within three | |
| sampling | 4. Discuss with IEC and Contractor on | 3. Discuss with ET and Contractor on | agree with the Contractor on the | working days of notification; | |
| | remedial actions required; | possible remedial measures; | remedial measures to be | 3. Implement the agreed proposals; | |
| | 5. Assess the effectiveness of | 4. Advise the ER on the effectiveness | implemented; | 4. Amend proposal if appropriate. | |
| | Contractor's remedial actions; | of the proposed remedial measures. | 4. Supervise implementation of | | |
| | 6. If exceedance continues, arrange | | remedial measures; | | |
| | meeting with IEC and ER; | | 5. Conduct meeting with ET and | | |
| | 7. If exceedance stops, cease additional | | IEC if exceedance continues. | | |
| | monitoring. | | | | |
| Limit Level being | Identify source and investigate the | Check monitoring data submitted | Confirm receipt of notification | Take immediate action to avoid | |
| exceeded by | causes of exceedance; | by ET; | of exceedance in writing; | further exceedance; | |
| one sampling | 2. Inform Contractor, IEC, ER, and EPD; | 2. Check Contractor's working | 2. Notify Contractor; | 2. Discuss with ET and IEC on proper | |
| | 3. Repeat measurement to confirm finding; | method; | 3. In consolidation with the IEC, | remedial actions; | |
| | 4. Assess effectiveness of | 3. Discuss with ET and Contractor on | agree with the Contractor on the | 3. Submit proposals for remedial | |
| | Contractor's remedial actions and keep | possible remedial measures; | remedial measures to be | actions to ER and IEC within three | |

| | EPD, IEC and ER informed of | 4. Advise the ER on the | implemented; | working days of notification; |
|-------------------|---|--------------------------------------|-----------------------------------|---------------------------------------|
| | the results. | effectiveness of the proposed | 4. Supervise implementation of | 4. Implement the agreed proposals. |
| | the results. | | · | 4. Implement the agreed proposals. |
| | | remedial measures. | remedial measures; | |
| | | | 5. Conduct meeting with ET and | |
| | | | IEC if exceedance continues. | |
| Limit Level being | 1. Notify IEC, ER, Contractor and | Check monitoring data submitted | Confirm receipt of notification | Take immediate action to avoid |
| exceeded by | EPD; | by ET; | of exceedance in writing; | further exceedance; |
| two or more | 2. Repeat measurement to confirm | 2. Check Contractor's working | 2. Notify Contractor; | 2. Discuss with ET, ER and IEC on |
| consecutive | findings; | method; | 3. In consolidation with the IEC, | proper remedial actions; |
| sampling | 3. Carry out analysis of Contractor's | 3. Discuss amongst ER, ET, and | agree with the Contractor on the | 3. Submit proposals for remedial |
| | working procedures to identify source and | Contractor on the potential remedial | remedial measures to be | actions to IEC within three working |
| | investigate the causes of exceedance; | actions; | implemented; | days of notification; |
| | 4. Increase monitoring frequency to | 4. Review Contractor's remedial | 4. Supervise implementation of | 4. Implement the agreed proposals; |
| | daily; | actions whenever necessary to | remedial measures; | 5. Submit further remedial actions if |
| | 5. Arrange meeting with IEC, ER | assure their effectiveness and | 5. If exceedance continues, | problem still not under control; |
| | and Contractor to discuss the | advise the ER accordingly. | consider stopping the Contractor | 6. Stop the relevant portion of works |
| | remedial actions to be taken; | | to continue working on that | as instructed by the ER until the |
| | 6. Assess effectiveness of | | portion of work which causes the | exceedance is abated. |
| | Contractor's remedial actions and | | exceedance until the | |
| | keep EPD, IEC and ER informed | | exceedance is abated. | |
| | of the results; | | | |
| | 7. If exceedance stops, cease additional | | | |
| | monitoring. | | | |

Event/Action Plan for Construction Noise

| EVENT | ACTION | | | | | |
|--------------|--|-----------------------------------|------------------------------|-----------------------------------|--|--|
| | ET | IEC | ER | CONTRACTOR | | |
| Action Level | 1. Notify ER, IEC and Contractor; | 1. Review the investigation | 1. Confirm receipt of | 1. Submit noise mitigation | | |
| being | 2. Carry out investigation; | results submitted by the ET; | notification of failure in | proposals to IEC and ER; | | |
| exceeded | 3. Report the results of investigation | 2. Review the proposed remedial | writing; | 2. Implement noise mitigation | | |
| | to the IEC, ER and Contractor; | measures by the Contractor and | 2. Notify Contractor; | proposals. | | |
| | 4. Discuss with the IEC and | advise the ER accordingly; | 3. In consolidation with the | (The above actions should be | | |
| | Contractor on remedial measures | 3. Advise the ER on the | IEC, agree with the | taken within 2 working days after | | |
| | required; | effectiveness of the proposed | Contractor on the remedial | the exceedance is identified) | | |
| | 5. Increase monitoring frequency to | remedial measures. | measures to be implemented; | | | |
| | check mitigation effectiveness. | (The above actions should be | 4. Supervise the | | | |
| | (The above actions should be taken | taken within 2 working days after | implementation of remedial | | | |
| | within 2 working days after the | the exceedance is identified) | measures. | | | |
| | exceedance is identified) | | (The above actions should be | | | |
| | | | taken within 2 working days | | | |
| | | | after the exceedance is | | | |
| | | | identified) | | | |
| Limit Level | 1. Inform IEC, ER, Contractor and | 1. Discuss amongst ER, ET, and | 1. Confirm receipt of | 1. Take immediate action to | | |
| being | EPD; | Contractor on the potential | notification of failure in | avoid further exceedance; | | |
| exceeded | 2. Repeat measurements to confirm | remedial actions; | writing; | 2. Submit proposals for remedial | | |
| | findings; | 2. Review Contractor's remedial | 2. Notify Contractor; | actions to IEC and ER within 3 | | |
| | 3. Increase monitoring frequency; | actions whenever necessary to | 3. In consolidation with the | working days of notification; | | |
| | 4. Identify source and investigate the | assure their effectiveness and | IEC, agree with the | 3. Implement the agreed | | |
| | cause of exceedance; | advise the ER accordingly. | Contractor on the remedial | proposals; | | |

| 5. Carry out analysis of Contractor's | (The above actions should be | measures to be implemented; | 4. Submit further proposal if |
|---------------------------------------|-----------------------------------|------------------------------|-----------------------------------|
| working procedures; | taken within 2 working days after | 4. Supervise the | problem still not under control; |
| 6. Discuss with the IEC, Contractor | the exceedance is identified) | implementation of remedial | 5. Stop the relevant portion of |
| and ER on remedial measures | | measures; | works as instructed by the ER |
| required; | | 5. If exceedance continues, | until the exceedance is abated. |
| 7. Assess effectiveness of | | consider stopping the | (The above actions should be |
| Contractor's remedial actions and | | Contractor to continue | taken within 2 working days after |
| keep IEC, EPD and ER informed of | | working on that portion of | the exceedance is identified) |
| the results; | | work which causes the | |
| 8. If exceedance stops, cease | | exceedance until the | |
| additional monitoring. | | exceedance is abated. | |
| (The above actions should be taken | | (The above actions should be | |
| within 2 working days after the | | taken within 2 working days | |
| exceedance is identified) | | after the exceedance is | |
| | | identified) | |

Event/Action Plan for Landscape and Visual

| EVENT | ACTION | | | |
|--------------------------------|---------------------|-------------------------|--|-------------------------|
| ACTION LEVEL | ET | IEC | ER | CONTRACTOR |
| Design Check | 1. Check final | 1. Check report. | Undertake remedial design if necessary | |
| | design conforms to | 2. Recommend | | |
| | the requirements | remedial design if | | |
| | of EP and prepare | necessary | | |
| | report. | | | |
| Non-conformity on one occasion | 1. Identify Source | 1. Check report | Notify Contractor | Amend working methods |
| | 2. Inform IEC and | 2. Check Contractor's | 2. Ensure remedial measures are properly | 2. Rectify damage and |
| | ER | working method | implemented | undertake any necessary |
| | 3. Discuss remedial | 3. Discuss with ET and | | replacement |
| | actions with IEC, | Contractor on possible | | |
| | ER and Contractor | remedial measures | | |
| | 4. Monitor remedial | 4. Advise ER on | | |
| | actions until | effectiveness of | | |
| | rectification has | proposed remedial | | |
| | been completed | measures. | | |
| | | 5. Check implementation | | |
| | | of remedial measures. | | |
| Repeated Non-conformity | 1. Identify Source | 1. Check monitoring | 1. Notify Contractor | Amend working methods |
| | Inform IEC and | report | 2. Ensure remedial measures are properly | 2. Rectify damage and |

| ER | | 2. Check Contractor's | implemented | undertake any necessary |
|---------|-----------------|------------------------|-------------|-------------------------|
| 2. Inci | crease | working method | | replacement |
| monit | itoring | 3. Discuss with ET and | | |
| freque | uency | Contractor on possible | | |
| 3. Dis | scuss remedial | remedial measures | | |
| action | ons with IEC, | 4. Advise ER on | | |
| ER a | and Contractor | effectiveness of | | |
| 4. Mo | onitor remedial | proposed remedial | | |
| action | ons until | measures | | |
| rectifi | fication has | 5. Supervise | | |
| been | n completed | implementation of | | |
| 5. If n | non-conformity | remedial measures. | | |
| stops | s, cease | | | |
| additi | tional | | | |
| monit | itoring | | | |

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

| EIA Ref. | Recommended Mitigation Measures | Implementation |
|-----------|---|----------------|
| EIA Kei. | Recommended Mudgadon Measures | Status |
| Construct | ion Air Quality | |
| S6.5 | 8 times daily watering of the work site with active dust emitting activities. | ۸ |
| S6.8 | Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation | ٨ |
| | measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative dust impacts. | |
| | Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to | ٨ |
| | reduce dust emission. | |
| | Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying area should | ٨ |
| | have properly fitted side and tail boards. | |
| | Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened | ٨ |
| | and covered by a clean tarpaulin. | |
| | The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should | ٨ |
| | also be dampened if necessary before transportation. | |
| | The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways | ٨ |
| | insider the site. Onsite unpaved roads should be compacted and kept free of lose materials. | |
| | Vehicle washing facilities should be provided at every vehicle exit point. | N/A(1) |
| | The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with | ٨ |
| | concrete, bituminous materials or hardcores. | |
| | Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road | ٨ |
| | surface wet. | |
| | • Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the | ٨ |
| | three sides. | |
| | Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites. | ٨ |

| S6.8 | • | DWFI compound for JVBC: | N/A |
|------|---|---|-----|
| | | A DWFI compound is proposed at the downstream of JVC to contain pollution in drainage systems entering the KTAC and KTTS by | |
| | | interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities will form part of the | |
| | | compounds to prevent any accumulation of sediment within the downstream section of JVBC and hence fully mitigate the potential odour | |
| | | emissions from the headspace of JVBC near the existing discharge locations. The odour generating operations within the proposed desilting | |
| | | compound will be fully enclosed and the odorous air will be collected and treated by high efficiency deodorizers before discharge to the | |
| | | atmosphere. | |
| | | Desilting compound for KTN: | N/A |
| | | Two desilting compounds are proposed for KTN (at Site 1D6 and Site 1P1) to contain pollution in drainage systems entering the KTAC and | |
| | | KTTS by interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities will form part of the | |
| | | compounds to prevent any accumulation of sediment within the downstream section of KTN and hence fully mitigate the potential odour | |
| | | emissions from the headspace of KTN near the existing discharge locations. The odour generating operations within the proposed desilting | |
| | | compound will be fully enclosed and the odorous air will be collected and treated by high efficiency deodorizers before discharge to the | |
| | | atmosphere. | |
| | | Decking or reconstruction of KTN within apron area: | N/A |
| | | It is proposed to deck the KTN or reconstruct the KTN within the former Apron area into Kai Tak River from the south of Road D1 to the | |
| | | north of Road D2 along the existing alignment of KTN. The Kai Tak River will compose of a number of channels flowing with nonodorous | |
| | | fresh water and THEES effluent. The channel flowing with THEES effluent will be designed with the width of water surface of not more | |
| | | than 16m. | |
| | | Localised maintenance dredging: | N/A |
| | | Localised maintenance dredging should be conducted to provide water depth of not less than 3.5m over the whole of KTAC and KTTS. With | |
| | | reference to the water depth data recorded during the odour survey, only some of the areas in the northern part of KTAC (i.e. to the north of | |
| | | taxiway bridge) including the area near the northern edge of KTAC, the area near western bank of KTAC, and the area near the JVC | |
| | | discharge have water depths shallower than 3.5m. The area involved would be about 40% of the northern KTAC and the dredging depth | |
| | | required would be from about 2.7m to less than 1m. The maintenance dredging to be carried out prior to the occupation of any new | |
| | | development in the immediate vicinity of KTAC to avoid potential localized odour impacts at the future ASRs during the maintenance | |

| | dredging operation. | |
|-----------|---|-----|
| | Improvement of water circulation in KTAC and KTTS: | N/A |
| | 600m gap opening at the northern part of the former Kai Tak runway, the water circulation in KTAC and KTTS would be substantially | |
| | improved. Together with the improvement in water circulation, the DO level in KTAC and KTTS would also be increased. | |
| | <u>In-situ sediment treatment by bioremediation:</u> | |
| | Bioremediation would be applied to the entire KTAC and KTTS. | N/A |
| Construct | tion Noise | |
| S7.8 | Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar | ٨ |
| | Bender, Concrete Pump, Generator and Water Pump. | |
| S7.9 | Good Site Practice: | |
| | Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. | ٨ |
| | Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program. | ٨ |
| | Mobile plant, if any, should be sited as far away from NSRs as possible. | |
| | Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down | ٨ |
| | to a minimum. | |
| | Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the | ٨ |
| | nearby NSRs. | |
| | Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction | ٨ |
| | activities. | |
| S7.9 | Scheduling of Construction Works during School Examination Period | ٨ |
| S7.8 | (i) Provision of low noise surfacing in a section of Road L2; and | N/A |
| | (ii) Provision of structural fins | N/A |
| S7.8 | (i) Avoid the sensitive façade of class room facing Road L2 and L4; and | N/A |
| | (ii) Provision of low noise surfacing in a section of Road L2 & L4 | N/A |
| | | |

| S7.8 | (i) | Provision of low noise surfacing in a section of Road L4 before occupation of Site 111; and | N/A |
|---------|-----------|---|-----|
| | (ii) | Setback of building about 5m from site boundary. | N/A |
| S7.8 | Setback | c of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2. | N/A |
| S7.8 | (i) | avoid any sensitive façades with openable window facing the existing Kowloon City Road network; and Avoid the sensitive façade of | N/A |
| | | class room facing Road L2 and L4; and | |
| | (ii) | for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or do not | N/A |
| | | provide the facades with openable window. | |
| S7.8 | (i) | avoid any sensitive facades with openable window facing the existing To Kwa Wan Road or | N/A |
| | (ii) | provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s) located at | N/A |
| | | less than 55m away from To Kwa Wan Road to no more than 25m above ground | |
| S7.8 | (i) | avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po Kong or other | ۸ |
| | | alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to minimise the potential traffic | |
| | | noise impacts from the slip road | |
| S7.8 | All the | ventilation fans installed in the below will be provided with silencers or acoustics treatment. | |
| | (i) | SPS | N/A |
| | (ii) | ESS | N/A |
| | (iii) | Tunnel Ventilation Shaft | N/A |
| | (iv) | EFTS depot | N/A |
| S7.8 | Installa | tion of retractable roof or other equivalent measures | N/A |
| Constru | ction Wat | er Quality | |
| S8.8 | The fol | lowing mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including: | |
| | | Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply; | N/A |
| | | Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty pumps; | N/A |
| | | An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and | N/A |
| | | For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should be provided | N/A |
| | | so that swift actions could be taken in case of malfunction of unmanned facilities | |

| S8.8 | Construction Phase | |
|------|---|-----|
| | Marine-based Construction | |
| | | |
| | Capital and Maintenance Dredging for Cruise Terminal | |
| | | |
| | Mitigation measures for construction of the proposed cruise terminal should follow those recommended in the approved EIA for CT Dredging. | N/A |
| S8.8 | Fireboat Berth, Runway Opening and Road T2 | |
| | | |
| | Silt curtains should be deployed around the close grab dredger to minimize release of sediment and other contaminants for any dredging and filling | N/A |
| | activities in open water. | |
| S8.8 | Dredging at and near the seawall area for construction of the public landing steps cum fireboat berth should be carried out at a maximum production | N/A |
| | rate of 1,000m³ per day using one grab dredger. | |
| S8.8 | The proposed construction method for runway opening should adopt an approach where the existing seawall at the runway will not be removed until | N/A |
| | completion of all excavation and dredging works for demolition of the runway. Thus, excavation of bulk fill and majority of the dredging works will | |
| | be carried out behind the existing seawall, and the sediment plume can be effectively contained within the works area. As there is likely some | |
| | accumulation of sediments alongside the runway, there will be a need to dredge the existing seabed after completion of all the demolition works. | |
| | Dredging alongside the 600m opening should be carried out at a maximum production rate of 2,000m³ per day using one grab dredger. | |
| 8.8 | Dredging for Road T2 should be conducted at a maximum rate of 8,000m³ per day (using four grab dredgers) whereas the sand filling should be | N/A |
| | conducted at a maximum rate of 2,000m3 per day (using two grab dredgers). | |
| 8.8 | Silt screens shall be applied to seawater intakes at WSD seawater intake. | N/A |

| S8.8 | Land-based Construction | |
|------|---|---|
| | Construction Runoff | |
| | Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff | |
| | related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures | |
| | which include: | |
| | use of sediment traps | ٨ |
| | adequate maintenance of drainage systems to prevent flooding and overflow | ۸ |
| S8.8 | Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed | ٨ |
| | earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of | |
| | earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, | |
| | exposed slope surfaces should be covered by tarpaulin or other means. | |
| S8.8 | Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance. The | ٨ |
| | boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches | |
| | should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should | |
| | incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the | |
| | guidelines in Appendix A1 of ProPECC PN 1/94. | |
| S8.8 | Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m³ capacity, are recommended as a | ۸ |
| | general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle | |
| | multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped. | |
| S8.8 | Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m³ should be covered with tarpaulin or | ٨ |
| | similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any | |
| | drainage system. | |
| S8.8 | Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction | ٨ |
| | materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. | |
| S8.8 | Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to | ۸ |
| | be taken during or after rainstorms are summarized in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty | |

| | surface runoff during storm events. | |
|------|--|--------|
| S8.8 | Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water | N/A(1) |
| | drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain. | |
| S8.8 | All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on | ٨ |
| | roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt | |
| | settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and | |
| | exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking | |
| | of soil and silty water to public roads and drains. | |
| S8.8 | Drainage | |
| | | |
| | It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps | ٨ |
| | should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge | |
| | of effluent from the site into the sea | |
| S8.8 | All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled | ٨ |
| | release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all | |
| | times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction | |
| | work has finished or the temporary diversion is no longer required. | |
| S8.8 | All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the | ٨ |
| | storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ. | |
| S8.8 | Sewage Effluent | |
| | | |
| | Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The | ٨ |
| | construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers | |
| | of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The | |
| | Contractor should also be responsible for waste disposal and maintenance practices. | |

| S8.8 | Stormwater Discharges | |
|------|--|-----|
| | Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes | ^ |
| S8.8 | Debris and Litter | |
| | In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur | ^ |
| S8.8 | Construction Works at or in Close Proximity of Storm Culvert or Seafront | |
| | The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low. | ۸ |
| S8.8 | The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm | ۸ |
| | culvert / nullah. | |
| S8.8 | Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be | ۸ |
| | located well away from any water courses during carrying out of the construction works | |
| S8.8 | Stockpiling of construction materials and dusty materials should be covered and located away from any water courses. | ٨ |
| S8.8 | Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers. | ٨ |
| S8.8 | Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable. | ٨ |
| S8.8 | Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. | ٨ |
| | Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff. | |
| S8.8 | Construction effluent, site run-off and sewage should be properly collected and/or treated. | ٨ |
| S8.8 | Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at | N/A |
| | bottom and properly supported props to prevent adverse impact on the storm water quality. | |
| S8.8 | Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage of | N/A |
| | construction materials. | |
| S8.8 | Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea. | N/A |

| S8.8 | Supervisory staff should be assigned to station on site to closely supervise and monitor the works | ٨ |
|---------|--|-----|
| S8.8 | Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation. | N/A |
| Constru | action Waste Management | |
| S9.5 | Good Site Practices | |
| | It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations | |
| | for good site practices during the dredging activities include: | |
| | Nomination of an approved person, such as a site manager, be responsible for good site practices, arrangements for collection and effective | ٨ |
| | disposal to an appropriate facility, of all wastes generated at the site. | |
| | Training of site personnel in proper waste management and chemical waste handling procedures. | ٨ |
| | Provision of sufficient waste disposal points and regular collection for disposal. | ۸ |
| | Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting | ۸ |
| | wastes in enclosed containers. | |
| | A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). | ۸ |
| S9.5 | Waste Reduction Measures | |
| | Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and | |
| | design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: | |
| | Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals | ۸ |
| | Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and | ٨ |
| | their proper disposal | |
| | Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated | ۸ |
| | from other general refuse generated by the work force | |
| | Any unused chemicals or those with remaining functional capacity should be recycled | ۸ |
| | Proper storage and site practices to minimise the potential for damage or contamination of construction materials | ٨ |

| S9.5 | Dredged Marine Sediment | |
|------|---|-----|
| | The basic requirements and procedures for dredged mud disposal are specified under the ETWB TCW No. 34/2002. The management of the | N/A |
| | dredging, use and disposal of marine mud is monitored by the MFC, while the licensing of marine dumping is required under the Dumping at Sea | |
| | Ordinance and is the responsibility of the Director of Environmental Protection (DEP) | |
| S9.5 | The dredged marine sediments would be loaded onto barges and transported to the designated disposal sites allocated by the MFC depending on | N/A |
| | their level of contamination. Sediment classified as Category L would be suitable for Type 1 - Open Sea Disposal. Contaminated sediment would | |
| | require either Type 1 – Open Sea Disposal (Dedicated Sites), Type 2 - Confined Marine Disposal, or Type 3 – Special Treatment / Disposal and must | |
| | be dredged and transported with great care in accordance with ETWB TCW No. 34/2002. Subject to the final allocation of the disposal sites by | |
| | MFC, the dredged contaminated sediment must be effectively isolated from the environment and disposed properly at the designated disposal site | |
| S9.5 | It will be the responsibility of the contractor to satisfy the appropriate authorities that the contamination levels of the marine sediment to be dredged | |
| | have been analysed and recorded. According to the ETWB TCW No. 34/2002, this will involve the submission of a formal Sediment Quality Report | |
| | to the DEP, prior to the dredging contract being tendered. The contractor for the dredging works should apply for allocation of marine disposal sites | |
| | and all necessary permits from relevant authorities for the disposal of dredged sediment. During transportation and disposal of the dredged marine | |
| | sediments requiring Type 1, Type 2, or Type 3 disposal, the following measures should be taken to minimise potential impacts on water quality: | |
| | Bottom opening of barges should be fitted with tight fitting seals to prevent leakage of material. Excess material should be cleaned from the | N/A |
| | decks and exposed fittings of barges and hopper dredgers before the vessel is moved | |
| | Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation. Transport | N/A |
| | barges or vessels should be equipped with automatic selfmonitoring devices as required under the Dumping at Sea Ordinance and as | |
| | specified by the DEP | |
| | Barges or hopper barges should not be filled to a level that would cause the overflow of materials or sediment laden water during loading or | N/A |
| | transportation | |
| S9.5 | Construction and Demolition Material | |
| | Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact from handling | |
| | and transportation of C&D material. The mitigation measures include: | |
| | Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal, the | ٨ |

| | transient stockpiles should be located away from waterfront or storm drains as far as possible | |
|--------|---|---|
| | Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric | ٨ |
| | Skip hoist for material transport should be totally enclosed by impervious sheeting | ٨ |
| | • Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site | ۸ |
| | • The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with | ^ |
| | concrete, bituminous materials or hardcores | |
| | The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure | ۸ |
| | dust materials do not leak from the vehicle | |
| | All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials | ٨ |
| | wet | |
| | The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation | ٨ |
| | from unloading | |
| | | |
| | When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less | ٨ |
| | than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material | |
| | at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket | |
| | System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirements and implemented by an | |
| | Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for | |
| | auditing the results of the system. | |
| S9.5/- | Chemical Waste | |
| | | |
| | (i) After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice | ٨ |
| | on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the | |
| | CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation | |
| | (ii) Maintenance of vehicles and equipment involving activities with potential of leakage and spillage should only be undertaken within the areas | ۸ |
| | which are appropriately equipped to control these discharges. | |
| L | | |

| S9.5 | General R | Refuse | |
|------------|------------|--|--------|
| | | | |
| | General re | efuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by | ٨ |
| | the contra | ctor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed | |
| | and cover | ed area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing | |
| | or leachin | g into the marine environment, or creating odour nuisance or pest and vermin problem | |
| Constructi | ion Lands | scape and Visual | |
| S13.9 | CM1 | All existing trees should be carefully protected during construction. | ^ |
| | CM2 | Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to | ^ |
| | | relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees | |
| | | should be agreed prior to commencement of the work. | |
| | CM3 | Control of night-time lighting. | N/A(1) |
| | CM4 | Erection of decorative screen hoarding. | ۸ |

Remarks:

| ^ | Compliance of mitigation measure |
|--------|--|
| * | Recommendations were made during site audits but improved/rectified by the Contractor |
| # | Recommendations were made during site audits but has not yet been improved/rectified by the Contractor |
| • | Non-compliance but rectified by the Contractor |
| X | Non-compliance of mitigation measure |
| N/A | Not Applicable at this stage |
| N/A(1) | Not observed |

APPENDIX L
SUMMARIES OF ENVIRONMENTAL
COMPLAINT, WARNING, SUMMON
AND NOTIFICATION OF SUCCESSFUL
PROSECUTION

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

Complaint Log

| EPD Complaint Ref No. | Location | Received Date | Details of Complaint | Investigation/Mitigation Action | Status |
|-----------------------------|---------------------------------------|-----------------|--|---|--------|
| 17-34438 | Dakota Drive and Olympic Avenue | 23 October 2017 | The complainant concerned about the dust emission when vehicle running on the dry surface outside Dakota Drive and Olympic Avenue. In addition, vehicles were not clear enough before leaving the construction site. | In accordance with the information gathered in the investigation, construction activities were conducted with proper mitigation measures to minimize the dust impact arise from the construction site to the vicinity of this Project. Regular water spraying was provided to haul roads and unpaved areas within the site areas to reduce the dust impact arise from the construction site to the vicinity of this Project. The Contractor had also ensured vehicles and plants were wheel washed to be cleaned of mud and debris before leaving the construction site area. Therefore, the complaint is considered as non-project related. The following recommendations were made to further enhance the mitigation measures: • Where practicable, to provide sheltered area on the top and three sides for stockpiles of dusty materials, or perform frequent water spraying so as to maintain the entire surface wet; • Frequent checking and repair the gaps or broken tarpaulin sheets; and • To provide a hard-surfaced road between any cleaning facility and the public Road | Closed |

Remarks: No complaint was received in the reporting month.

MA16043\App L

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

Warnings / Summons and Successful Prosecutions received

| Log Ref. | Received Date | Details of Warning / Summons and Successful Prosecutions | Investigation/Mitigation Action | Status |
|----------|---------------|--|---------------------------------|--------|
| N/A | N/A | N/A | N/A | N/A |

Remarks: No warning/summon and prosecution was received in the reporting month.

MA16043\App L 2

APPENDIX M SUMMARY OF WASTE GENERATION AND DISPOSAL RECORDS Department:

CEDD

Contract No.:

KL/2015/02

Project:

Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area



Monthly Summary Waste Flow Table for 2023

As at 1 November 2023

| | Quantities of Inert C & D Materials Generated Monthly | | | | | | Quantities of C & D Wastes Generated Monthly | | | | |
|-----------|---|----------------------------|------------------------|--------------------------|----------------------------|---------------|--|----------------------------------|--------------------------|-------------------|-----------------------------|
| Month | Total Quantity Generated | Hard Rock and Large Broken | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper/ Cardboard packaging | Plastics (see Note 3) | Chemical Waste | Others, e.g. general refuse |
| | (in '000m³) | (in '000m³) | (in '000m³) | (in '000m³) | (in '000m³) | (in '000m³) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000m³) |
| Jan | 0.306 | 0 | 0 | 0 | 0.306 | 0 | 0 | 0 | 0 | 0 | 0.007 |
| Feb | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Mar | 0.288 | 0 | 0 | 0 | 0.288 | 0 | 0 | 0 | 0 | 0 | 0.007 |
| Apr | 0.054 | 0 | 0 | 0 | 0.054 | 0 | 0 | 0 | 0 | 0 | 0 |
| May | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.007 |
| June | 0.027 | 0 | 0 | 0 | 0.027 | 0 | 0 | 0 | 0 | 0 | 0.007 |
| Sub-total | 69.31 | 0 | 0 | 0.406 | 68.904 | 0 | 0 | 0 | 0 | 0 | 2.905 |
| July | 0.162 | 0 | 0 | 0 | 0.162 | 0 | 0 | 0 | 0 | 0 | 0 |
| Aug | 0.027 | 0 | 0 | 0 | 0.027 | 0 | 0 | 0 | 0 | 0 | 0 |
| Sept | 0.198 | 0 | 0 | 0 | 0.198 | 0 | 0 | 0 | 0 | 0 | 0 |
| Oct | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.007 |
| Nov | | | | | | | | | | | |
| Dec | | | | | | | | | | | |
| Total | 69.697 | 0 | 0 | 0.406 | 69.291 | 0 | 0 | 0 | 0 | 0 | 2.912 |

| Forecast of Total Quantities of C&D Materials to be Generated from the Contract* | | | | | | | | | | |
|--|--|--------------------------|--------------------------|----------------------------|---------------|-------------|----------------------------------|--------------------------|-------------------|-----------------------------|
| Total Quantity Generated | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper/ Cardboard packaging | Plastics (see Note 3) | Chemical Waste | Others, e.g. general refuse |
| (in '000m³) | (in '000m³) | (in '000m ³) | (in '000m³) | (in '000m³) | (in '000m³) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000m³) |
| 72 | 0 | 0 | 1 | 69 | 0 | 0 | 0 | 0 | 0 | 3 |

Notes:

- (1) The performance targets are given in PS clause 6(14).
- (2) The waste flow table shall also include C & D materials that are specified in the Contract to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging material.
- (4) The Contractor shall also submit the latest forcast of the total amount of C&D materials exected to be generated from the Works, together with a braskdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or excreeding 50,00 m³. (PS Cleuse 25.02A(7) refers).

APPENDIX N CONSTRUCTION PROGRAMME

Kai Tak Development

- Stage 5A Infrastructure At Former North Apron Area

Bar Chart Programme

| | | 2023 | } | | | | | | | | | | |
|--|-------------------------------|------|---|---|---|---|---|---|---|---|----|----|----|
| | Anticipated Completion | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 |
| | | | | | | | | | | | | | |
| Removal of Traffic Deckings at Prince Edward Road East Outer Eastbound in front of Shek Ku Lung Road | 30-Apr-23 | | | | | | | | | | | | |
| - Reinstatement UU, carriageway and layby at PERE | 31-Aug-23 | | | | | | | | | | | | |
| Reinstatement of Footpath of Prince Edward Road East in front of Shek Ku Lung Road Playground | 31-Dec-23 | | | | | | | | | | | | |
| - Reinstatement of Stage 1 | 30-Jun-23 | | | | | | | | | | | | |
| Reinstatement of Central Divider between PERE Lane 3 & 4 | 31-Aug-23 | | | | | | | | | | | | |
| Reinstatement of Central Divider between PERE Lane 5 & 6 | 31-Oct-23 | | | | | | | | | | | | |
| Reinstatement of Central Divider between PERE Lane 7 & 8 | 31-Dec-23 | | | | | | | | | | | | |
| | | | | | | | | | | | | | |

FUGRO TECHNICAL SERVICES LIMITED

19/F, Fugro House – KCC2, 1 Kwai On Road, Kwai Chung, N.T., Hong Kong.

Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : fugro.com



Appendix C

Monthly EM&A Report
For
Contract No. ED/2018/05
Kai Tak Development – Stage 5B infrastructure works at the former north apron area

Environmental Monitoring and Audit Report for

Contract No. ED/2018/05 –

Kai Tak Development – Stage 5B infrastructure works at the former north apron area

Contract No.: EDO 2/2020

October 2023

(Version 1.2)

Certified By:

(Environmental Team Leader)





Date: 16 November 2023

Your ref:

Our ref: PL-202311045

AECOM Asia Company Limited 12/F, Grand Central Plaza, Tower 2, 138 Shatin Rural Committee Road, Shatin, New Territories, Hong Kong

Attn.: Ms. Mavis Law, SRE

Dear Ms. Law,

Re: Agreement No. EDO 6/2019 Independent Environmental Checker for Contract No. ED/2018/05 Kai Tak Development -Stage 5B Infrastructure Works at the Former North Apron Area Verification of Monthly EM&A Report (October 2023)

Reference is made to the Monthly EM&A Report (October 2023) (Version 1.2) issued by the Environmental Team on 16 November 2023.

Please be informed that we have no adverse comment on the captioned submission. We hereby verify the Monthly EM&A Report (October 2023) in accordance with Condition 3.3 of Environmental Permit No. EP-337/2009.

Thank you for your attention.

Yours sincerely, For and on behalf of Acuity Sustainability Consulting Limited

Kevin Li

Independent Environmental Checker

CEDD Attn.: Mr. Albert Tse By email c.c.

Ka Shing Attn.: Mr. Chan Pang (ETL) By email

| Tabl | le of Content | Page |
|------|--|------|
| EXE | CUTIVE SUMMARY | 4 |
| | Breaches of Action and Limit Levels | 5 |
| | Complaint log | 5 |
| | Notifications of summons and successful prosecutions | 5 |
| | Report changes | 6 |
| | Key construction works in the reporting month | 6 |
| | Future key issues | 7 |
| 1. | INTRODUCTION | 8 |
| | Project Background | 8 |
| | Project Organization | 9 |
| | Works Area and Construction Programme | 9 |
| | Construction works undertaken during reporting month | 10 |
| | Submission Status under the Environmental Permits | 10 |
| 2. | AIR QUALITY MONITORING | 11 |
| | Monitoring Requirements | 11 |
| | Monitoring Locations | 11 |
| | Monitoring Parameters, Frequency and Duration | 11 |
| | Monitoring Equipment | 12 |
| | Monitoring Methodology and QA/QC Procedure | 12 |
| | Wind Data Monitoring | 15 |
| | Action and Limit Levels | 15 |
| | Impact Air Quality Monitoring results | 15 |
| 3. | NOISE MONITORING | 17 |
| | Monitoring Requirements | 17 |
| | Monitoring Locations | 17 |

| | Monitoring Parameters, Frequency and Duration | 17 |
|-----------|---|----|
| | Monitoring Equipment | 18 |
| | Monitoring Methodology and QA/QC Procedure | 18 |
| | Maintenance and Calibration | 19 |
| | Action and Limit Levels | 19 |
| | Impact Noise Monitoring results | 20 |
| 4. | COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS | 20 |
| 5. | LANDSCAPE AND VISUAL MONITORING | 23 |
| | Results and Observations | 23 |
| 6. | ENVIRONMENTAL SITE INSPECTION AND AUDIT | 24 |
| | Site Inspection | 24 |
| | Status of Waste Management | 26 |
| | Status of Environmental Licenses, Notification and Permits | 26 |
| | Implementation Status of Environmental Mitigation Measures | 26 |
| | Environmental Complaint and Non-compliance | 27 |
| | Notifications of summons and successful prosecutions | 27 |
| 7. | FUTURE KEY ISSUES | 28 |
| | Construction Programme in the coming month | 28 |
| | Environmental Site Inspection and Monitoring Schedule for next month | 29 |
| 8. | CONCLUSIONS | 30 |
| List of T | ables | |
| Table I | Non-compliance Record in the Reporting Month | |
| Table II | Summary of complaints in the Reporting Month | |
| Table III | Summary of summons and successful prosecutions in the Reporting Month | |
| Table IV | Summary of future key issues and potential impact in the coming month | |
| Table 1.1 | Contact Information of Key Personnel | |

| Table 1.2 | Major activities of the Project during reporting month |
|-----------|--|
| Table 1.3 | Summary of Status of Required Submission of EPs |
| Table 2.1 | Locations of Air Quality Monitoring Stations |
| Table 2.2 | Air Quality Monitoring Parameters, Frequency and Duration |
| Table 2.3 | Air Quality Monitoring Equipment |
| Table 2.4 | Action and Limit Levels of 24-hour average TSP for Construction Dust Monitoring |
| Table 2.5 | Action and Limit Levels of 1-hour average TSP for Construction Dust Monitoring |
| Table 2.6 | Summary of 24-hour average TSP Monitoring Data during the reporting month |
| Table 2.7 | Summary of 1-hour average TSP Monitoring Data during the reporting month |
| Table 3.1 | Locations of Noise Monitoring Stations |
| Table 3.2 | Noise Monitoring Parameters, Frequency and Duration |
| Table 3.3 | Noise Monitoring Equipment |
| Table 3.4 | Baseline Noise Level and Action and Limit Levels for Construction Noise Monitoring |
| Table 3.5 | Summary of Noise Monitoring Data during the reporting month |
| Table 4.1 | Comparison of 24-hour average TSP Monitoring Data with EIA predictions |
| Table 4.2 | Comparison of 1-hour average TSP Monitoring Data with EIA predictions |
| Table 4.3 | Comparison of Noise Monitoring Data with EIA predictions |
| Table 5.1 | Summary of observations of Landscape and Visual impact during the reporting month |
| Table 6.1 | Summary of site inspections observations during the reporting month |
| Table 6.2 | Summary of Environmental Licenses, Notifications and Permits |
| Table 6.3 | Summary of complaints in the Reporting Month |
| Table 6.4 | Summary of summons and successful prosecutions in the Reporting Month |
| Table 7.1 | Summary of future key issues and potential impact in the coming month |
| | |

List of Figure

- Figure 1 Proposed works of Contract No. ED/2018/05
- Figure 2 Proposed works of Contract No. ED/2018/05
- $Figure \ 3-D1 \ Road \ Site \ Layout \ Plan$

- Figure 4 Site Layout Plan
- Figure 5 Air Quality Monitoring Stations
- Figure 6 Noise Monitoring Stations

List of Appendices

- Appendix A Organization Chart of EM&A Team
- Appendix B Construction Programme
- Appendix C Environmental monitoring schedules
- Appendix D Photographic records
- Appendix E Calibration certificates, catalogue of air quality monitoring equipment
- Appendix F Weather information
- Appendix G 24-hr TSP monitoring results and graphical presentation
- Appendix H 1-hr TSP monitoring results and graphical presentation
- Appendix I Event and Action Plan for air quality
- Appendix J Calibration certificates, catalogue of noise monitoring equipment
- Appendix K Noise monitoring results and graphical presentation
- Appendix L Event and Action Plan for noise
- Appendix M Event and Action Plan for Landscape and Visual Impact
- Appendix N Waste Flow Table
- Appendix O Environmental Mitigation Implementation Schedule (EMIS)
- Appendix P Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

EXECUTIVE SUMMARY

1. This is the 33rd Monthly Environmental Monitoring & Audit (EM&A) report which summarises

the findings of the EM&A Programme during the reporting period from 1 to 31 October 2023.

Breaches of Action and Limit Levels

- 2. 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 3. 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 4. Construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 5. Summary of the non-compliance in the reporting month for the Project is tabulated in Table I.

Table I Non-compliance Record in the Reporting Month

| Danamatan | No. of Ex | A ation Talean | |
|--------------------|--------------|----------------|--------------|
| Parameter | Action Level | Limit Level | Action Taken |
| 1-hr TSP | 0 | 0 | N/A |
| 24-hr TSP | 0 | 0 | N/A |
| Construction noise | 0 | 0 | N/A |

Complaint log

6. No complaint was received in the reporting month. Summary of complaints in the reporting month is tabulated in Table II.

Table II Summary of complaints in the Reporting Month

| Date of complaint received | Date of compliant | Description of complaint | Recommendations / Action taken | Close-out date / Status |
|---|-------------------|--------------------------|--------------------------------|-------------------------|
| No complaint was received in the reporting month. | NA | NA | NA | NA |

Notifications of summons and successful prosecutions

7. No notification of summons and successful prosecutions was received in the reporting month. Summary of summons and successful prosecutions in the reporting month is tabulated in Table

Table III Summary of summons and successful prosecutions in the Reporting Month

| Date of receiving notification of summons or prosecutions | Date of event | Description of event | Action taken | Close-out date / Status |
|--|---------------|----------------------|--------------|----------------------------|
| No notification of summons and successful prosecutions were received in | NA | NA | NA | NA |
| the reporting month. | | | | |

Report changes

8. There was no reporting change in the reporting month.

Key construction works in the reporting month

- 9. Major construction activities undertake during the reporting month included:
 - Erect falsework and working platform for Decking of Elevated Walkway LW-02
 - RC Construction for Decking of Elevated Walkway LW-02
 - RC Construction of LW02 Lift and Staircase
 - RTBM dismantle
 - Road and Drain Construction works for Road L16, Commercial Street and Road D1
 - Construction works for DCS
 - Modification works for Rising Main chamber WOC1 and AVC2
 - Road and drain construction works at Olympic Avenue
 - Renovation works for Subway KS10 Lift and Staircase
 - Renovation works for existing subways KS9, KS32 and KS10
 - Construction of Retaining Wall Type 1 for S14
 - Construction of Pile Cap for S14

- Demolition of bearing wall of S14
- Construction works for SMH404 and SMH505

Future key issues

10. The future key issues and potential impact in the coming month are given in Table IV.

Table IV Summary of future key issues and potential impact in the coming month

| Future key issues in the coming month | Potential impact |
|--|-----------------------|
| Erect falsework and working platform for Decking of Elevated Walkway LW-02 | Noise and Air Quality |
| RC Construction for Decking of Elevated Walkway LW-02 | Noise and Air Quality |
| RC construction of LW02 lift and staircase | Noise and Air Quality |
| Construction of Permanent Shaft Structure of SB-01 | Noise and Air Quality |
| Road and drain construction works of Road L16, Commercial Street and Road D1 | Noise and Air Quality |
| Construction works for DCS | Noise and Air Quality |
| Modification works for Rising Main chamber WOC1 and AVC2and K1 | Noise and Air Quality |
| Road and Drain Construction works at Olympic Avenue | Noise and Air Quality |
| Renovation works for Subway KS10 Lift and Staircase | Noise and Air Quality |
| Renovation works for existing Subways KS9, KS32 and KS10 | Noise and Air Quality |
| Construction of Retaining Wall Type 1 for S14 | Noise and Air Quality |
| Construction of Pile Cap for S14 | Noise and Air Quality |
| Demolition of bearing wall of S14 | Noise and Air Quality |
| Construction works for SMH404 and SMH505 | Noise and Air Quality |

1. INTRODUCTION

Project Background

- 1.1 The Kai Tak Development (KTD) is located in the southern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- 1.2 Contract No. ED/2018/05 Kai Tak Development stage 5B infrastructure works at the former north apron area (The Project), comprises mainly the design and construction of a section of dual two-lane Road D1; single two-lane Road L9 and Road L16; a single-lane slip road S14; a pedestrian subway SB-01; an elevated walkway LW-02; renovation of the existing pedestrian subways KS9, KS10 and KS32, as well as modification of the southern end of the existing pedestrian subway KS10; associated footpaths, street lighting, traffic aids, drainage, sewerage, water mains, landscaping, electrical and mechanical works, and ancillary works. The proposed works are shown in Figure 1 and Figure 2. The proposed works and site boundary are shown in Figure 3 and Figure 4. Civil Engineering and Development Department (CEDD) had completed an Environmental Impact Assessment (EIA) and is the Permit Holder.
- 1.3 In accordance with the approved EIA Reports, Environmental Monitoring and Audit (EM&A) programmes are recommended to ensure compliance with the EIA study recommendations. The project proponent was the Civil Engineering and Development Department (CEDD). AECOM Asia Co. Ltd. (AECOM) was commissioned by CEDD as Supervisor (act as Engineers' Representative (ER) listed in EM&A Manual). Acuity Sustainability Consulting Limited (Acuity) was commissioned as the Independent Environmental Checker (IEC). Build King STEC Joint Venture (Build King) was appointed as the main Contractor for the construction works of Contract No. ED/2018/05. Ka Shing was commissioned by CEDD to undertake the role of the Environmental Team (ET) to implement the EM&A programme for The Project.
- 1.4 The construction work under ED/2018/05 comprises the EM&A Manual (EIA Register No. AEIAR-130/2009 for Kai Tak Development) and Environmental Permit No. EP- 337/2009.
- 1.5 Air quality and noise monitoring has been proposed in the EM&A Manual with EIA Register No. AEIAR-130/2009 for Kai Tak Development.

Project Organization

1.6 The project organization chart and with respect to the EM&A programme is shown in AppendixA. Information of key personnel contact names and telephone numbers are summarized in Table1.1.

Table 1.1 Contact Information of Key Personnel

| Party | Role | Contact Person | Position | Phone No. | E-mail |
|---|--|--------------------|-----------------------------|-----------|-------------------------------|
| Civil Engineering and Development Department (CEDD) | Project Proponent | Mr. Dennis Fung | Permit Holder | 3842 7087 | dycfung@cedd.go v.hk |
| AECOM Asia Co. Ltd. (AECOM) | Supervisor (act as Engineers' Representative (ER) listed in EM&A Manual) | Mr. Vincent Lee | Supervisor's Delegate | 2798 0771 | sre2@ktd- stage5.com |
| Acuity Sustainability Consulting Limited (Acuity) | Independent Environmental Checker (IEC) | Mr. Kevin Li | IEC | 9779 2247 | kevin.li@aurecon group.com |
| Ka Shing Management Consultant Limited (Ka Shing) | Environmental Team (ET) | Mr. Pang Chan | ET Leader | 6082 2973 | stage5b@ka- shing.net |
| Build King – STEC Joint Venture (BK- STEC) | Contractor | Mr. Rex Lau | Contractor's Representative | 6282 5154 | rex.lau@buildking .hk |

Works Area and Construction Programme

1.7 The construction works commenced on 16 February 2021. The construction programme of the Project is given in Appendix B.

Construction works undertaken during reporting month

1.8 Major construction works of the Project in the reporting month are summarized in Table 1.2:

Table 1.2 Major activities of the Project during reporting month

| Erect falsework and working platform for | Road and Drain Construction works at Olympic | | |
|--|---|--|--|
| Decking of Elevated Walkway LW-02 | Avenue | | |
| RC Construction for Decking of Elevated | Renovation works for Subway KS10 Lift and | | |
| Walkway LW-02 | Staircase | | |
| RTBM dismantle | Renovation works for existing subways KS9, | | |
| K1 Divi dismande | KS32 and KS10 | | |
| Road and Drain Construction works for Road | Construction of Retaining Wall Type 1 for S14 | | |
| L16, Commercial Street and Road D1 | | | |
| Construction works for DCS | Construction of Pile Cap for S14 | | |
| Modification works for Rising Main chamber | Demolition of bearing wall of S14 | | |
| WOC1 and AVC2 | | | |
| Construction works for | SMH404 and SMH505 | | |

Submission Status under the Environmental Permits

1.9 The status of required submission under Environmental Permit (EP) conditions under EP-337/2009 are summarized in Table 1.3.

Table 1.3 Summary of Status of Required Submission of EPs

| EP Condition EP-337/2009 | Submission | Submission Date |
|-----------------------------|--|--------------------|
| Condition 1.11 | Notification of Commencement Date of Construction of the Project | 12 Jan 2021 |
| Condition 2.3 | Management Organization of Main Construction Companies | 21 Sep 2020 |
| Condition 2.3 | Updated Management Organization of Main Construction Companies | 4 July 2022 |
| Condition 2.4 | Design Drawings | 12 Jan 2021 |
| Condition 2.11 | Landscape Mitigation Plans | 17 Dec 2020 |
| Condition 3.2 | Baseline Monitoring Report | 12 Jan 2021 |
| Condition 3.3 | Monthly EM&A Report (Sep 2023) | 17 Oct 2023 |

2. AIR QUALITY MONITORING

Monitoring Requirements

2.1 In accordance with EM&A Manual (EIA Register No. AEIAR-130/2009), impact air quality monitoring shall be carried out during the construction phase of the Project. For regular impact monitoring, a sampling frequency of at least once in every six days will be strictly observed at all of the monitoring stations for 24-hour TSP. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days will be undertaken when the highest dust impact occurs.

Monitoring Locations

2.2 Two designated monitoring stations were selected for air quality monitoring programme. Impact air quality monitoring was conducted at two air quality monitoring stations in the reporting month. Table 2.1 describes the air quality monitoring locations, which are also depicted in Figure 5.

Table 2.1 Locations of Air Quality Monitoring Stations

| Air Quality Monitoring Locations for the Project | Location of Measurement |
|--|-------------------------|
| AM2(A) – Ng Wah Catholic Secondary School | Rooftop |
| AM3 – Sky Tower | Podium floor near T7 |

Monitoring Parameters, Frequency and Duration

2.3 The air quality monitoring locations and monitoring frequency are listed in Table 2.2.

Table 2.2 Air Quality Monitoring Parameters, Frequency and Duration

| Air Monitoring Station | Location for Measurement | Parameter | Duration | Frequency |
|---|---------------------------|--------------------------|------------|----------------------------|
| AM2(A) – Ng Wah Catholic Secondary School | Rooftop | - 24-hour average TSP | - 24 hours | - Once every 6 days |
| AM3 – Sky Tower | Podium Floor near Tower 7 | - 1-hour average TSP | - 1 hour | - Three times every 6 days |

- 2.4 The monitoring schedule for reporting month and next month is presented in Appendix C.
- 2.5 Photographic records of the impact monitoring setup are shown in Appendix D.

Monitoring Equipment

2.6 24-hour average TSP and 1-hour average TSP levels were measured for impact monitoring. 24-hour average TSP levels were measured by the High Volume Samplers (HVS) and 1-hour average TSP levels were measured by direct reading method to indicate short-term impacts. Wind data monitoring equipment was set up at conspicuous locations for logging wind speed and wind direction near to the dust monitoring locations. Table 2.3 summarizes the equipment to be used in the air quality monitoring.

Table 2.3 Air Quality Monitoring Equipment

| Equipment | Model | Quantity | Calibration Interval |
|--|-------------------------------------|----------|-------------------------|
| HVS Sampler | TE-5170 X c/w of TSP sampling inlet | 2 | 2 months |
| HVS Calibrator | TISCH TE-5025A | 1 | 1 year |
| 1-hour TSP Dust TSI Model AM510 SidePak Personal Aerosol Meter Monitor | | 2 | 1 year |
| Weather Station | Davis Vantage Pro2 Weather Station | 1 | 6 months |

- 2.7 High volume samplers (HVS) (TE-5170 X c/w of TSP sampling inlet) comprising with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).
- 2.8 Calibration certificates, catalogue of equipment are given in Appendix E.

Monitoring Methodology and QA/QC Procedure

24-hour TSP Monitoring

Operating/Analytical Procedures

- 2.9 Setup criteria of HVS are shown as follows:
 - A horizontal platform with appropriate support to secure the samplers against gusty wind was provided.
 - No two samplers were placed less than 2m apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2m of separation from walls, parapets and penthouses was set for the rooftop samples.
 - A minimum of 2m separation from any supporting structure, measured horizontally was set.
 - No furnaces or incineration flues was nearby.
 - Airflow around the sampler was unrestricted.
 - Any wire fence and gate, to protect the samplers, was not caused any obstruction during monitoring.
 - Permission were obtained to setup the samplers and to obtain access to the monitoring stations.
 - A secured supply of electricity was provided to operate the samplers.
- 2.10 Prior to the commencement of the dust sampling, the flow rate of the HVS was properly set (between 1.1 m³/min. and 1.7 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.11 For TSP sampling, Glass Fiber Filter Media 8" x 10" having a collection efficiency of > 99 % for particles of 0.3 μm diameter were used.
- 2.12 The power supply was checked to ensure the sampler worked properly and then placed any filter media at the designated air quality monitoring station.
- 2.13 The filter holding frame was removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.14 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure was sufficient to avoid air leakage at the edges.
- 2.15 The shelter lid was closed and secured with the aluminium strip.
- 2.16 The timer was programmed. Information was recorded on the record sheet, which included the

- starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.17 After sampling, the filter was removed from the HVS and put into a clean and labeled seal plastic bag to avoid cross contamination. The elapsed time was also be recorded. The sampled filters were sent to the HOKLAS accredited or other internationally accredited laboratory for weighting.

Maintenance/Calibration

- 2.18 The following maintenance/calibration are required for the HVS:
 - The HVS and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

1-hour TSP Monitoring

Measurement Procedures

- 2.19 The measurement procedures of the 1-hour TSP were conducted in accordance with the Manufacturer's Instruction Manual as follows:
 - Set up the dust meter on a tripod at 1.2m level.
 - Turned on the dust meter and check the battery, if too low, change new ones. Pointed the meter to the source area or the planned measurement area.
 - The zero calibration of the instrument was conducted before and after each sampling.
 - TSP levels were recorded for 1-hour with 5-minute data logging interval.
 - Recorded down the general meteorological conditions, Test ID no., start/end time, spot check reading at each sampling location for data processing.
 - Recorded any activities that may generate dust during measurement period.

Maintenance/Calibration

- 2.20 The following maintenance/calibration are required for the direct dust meters:
 - To validate the accuracy of dust meter, compare the results measured by dust meter and HVS every 12 months throughout all stages of the air quality monitoring.

Wind Data Monitoring

- 2.21 Wind Anemometer was installed at the roof-top of AM2(A) Ng Wah Catholic Secondary School with 10m above ground and clear of constructions or turbulence caused by the buildings.
- 2.22 The wind data was captured by a data logger and the data was downloaded at least once per month for analysis.
- 2.23 The wind data monitoring equipment will be re-calibrated at least once every six months.
- 2.24 Wind direction is divided into 16 sectors of 22.5 degrees each.
- 2.25 Details of weather information during the monitoring period are shown in Appendix F.

Action and Limit Levels

2.26 The Action and Limit Levels of 24-hour average TSP and 1-hour average TSP are summarized in Table 2.4 and Table 2.5 respectively.

Table 2.4 Action and Limit Levels of 24-hour average TSP for Construction Dust Monitoring

| | <i>y</i> | 9 , | |
|---------------------|---------------------------|------------------------------------|-----------------------|
| Parameter | Air Monitoring Station | Action Level, μg/m ³ | Limit Level, μg/m³ |
| 24 hour overess TCD | AM2(A) | 175 | 260 |
| 24-hour average TSP | AM3 | 172 | 260 |

Table 2.5 Action and Limit Levels of 1-hour average TSP for Construction Dust Monitoring

| Parameter | Air Monitoring Station | Action Level, μg/m ³ | Limit Level, µg/m³ |
|--------------------|---------------------------|------------------------------------|-----------------------|
| 1 hours or one TCD | AM2(A) | 302 | 500 |
| 1-hour average TSP | AM3 | 301 | 500 |

Impact Air Quality Monitoring results

2.27 Impact monitoring results for 24-hour average TSP and 1-hour average TSP levels at the designated air quality monitoring stations are summarized in Table 2.6 and Table 2.7 respectively.

<u>Table 2.6 Summary of 24-hour average TSP Monitoring Data during the reporting month</u>

| Air Quality Monitoring Station | Average TSP Concentration, µg/m ³ | Range, µg/m ³ | Action Level, µg/m³ | Limit Level, µg/m³ |
|--------------------------------------|--|-----------------------------|------------------------|-----------------------|
| AM2(A) | 61 | 32 – 103 | 175 | 260 |
| AM3 | 70 | 37 – 105 | 172 | 260 |

Table 2.7 Summary of 1-hour average TSP Monitoring Data during the reporting month

| Air Quality Monitoring Station | Average TSP Concentration, µg/m ³ | Range, µg/m ³ | Action Level, μg/m ³ | Limit Level, μg/m ³ |
|--------------------------------------|--|-----------------------------|------------------------------------|-----------------------------------|
| AM2(A) | 61 | 32 – 106 | 302 | 500 |
| AM3 | 63 | 30 – 101 | 301 | 500 |

- 2.28 There was no Action and Limit Level exceedance of 24-hour average TSP and 1-hour average TSP levels recorded during the reporting month.
- 2.29 Graphical presentation and detailed monitoring results of 24-hour average TSP and 1-hour average TSP levels are shown in Appendix G and Appendix H respectively.
- 2.30 The Event and Action Plan is provided in Appendix I.
- 2.31 Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.
- 2.32 Weather conditions during the monitoring periods were generally fine and did not affect the monitoring results.

3. NOISE MONITORING

Monitoring Requirements

- 3.1 In accordance with EM&A Manual (EIA Register No. AEIAR-130/2009), impact noise monitoring shall be carried out during the construction phase of the Project.
- 3.2 Regular monitoring, $L_{Aeq, 30-minute}$, for each station will be on a weekly basis and conduct one set of measurements between 0700 1900 hrs on normal weekdays.
- 3.3 If construction works are extended to include works during 1900 0700 hrs as well as public holidays and Sundays, additional weekly impact monitoring will be carried out during the respective restricted hours periods.

Monitoring Locations

3.4 Two designated monitoring stations were selected for noise monitoring programme. Impact noise monitoring was conducted at two noise monitoring stations in the reporting month. Table 3.1 describes the noise monitoring locations, which are also depicted in Figure 6.

Table 3.1 Locations of Noise Monitoring Stations

| Noise Monitoring Locations for the Project | Location of Measurement |
|--|-------------------------|
| M4(A) – Le Billionnaire | Podium (Façade) |
| M5(A) – Prince Ritz | Podium (Façade) |

Monitoring Parameters, Frequency and Duration

3.5 The noise monitoring locations and monitoring frequency are listed in Table 3.2.

Table 3.2 Noise Monitoring Parameters, Frequency and Duration

| Noise Monitoring Station | Location for Measurement | Parameter | Frequency and Duration |
|--------------------------|--------------------------|---|--|
| M4(A) – Le Billionnaire | Podium (Façade) | I I and | 30-minute measurement at each monitoring station between 0700 |
| M5(A) – Prince Ritz | Podium (Façade) | $L_{ m Aeq}, L_{ m A10}$ and $L_{ m A90}$ | 1900 hrs on normal weekdays (Monday to Saturday) at frequency of once per week. |

- 3.6 The monitoring schedule for reporting month and next month is presented in Appendix C.
- 3.7 Photographic records of the monitoring setup are shown in Appendix D.

Monitoring Equipment

3.8 As referred to the Technical Memorandum (TM) issued under the Noise Control Ordinance (NCO), sound level meters in compliance with the IEC 61672-1 (Class 1) standard [this standard replaced the International Electrotechnical Commission Publications 60651:1979 (Type 1) and 60804:1985 (Type 1)] were used for noise monitoring. Table 3.3 summarizes the equipment to be used in the noise monitoring.

Table 3.3 Noise Monitoring Equipment

| Equipment | Model | Quantity | Calibration Interval |
|------------------------|------------------------|----------|-------------------------|
| Sound Level Meter | RION NL52 | 1 | 1 year |
| Sound Level Calibrator | RION NC74 | 1 | 1 year |
| Air Flowmeter | TSI TA440 Air Velocity | 1 | 1 year |

3.9 Calibration certificates, catalogue of equipment are given in Appendix J.

Monitoring Methodology and QA/QC Procedure

3.10 The noise level measurement was conducted at 1m from the exterior of the nearby noise sensitive receivers building façade and at 1.2m above the ground and facing to the source area or the planned measurement area.

- 3.11 No noise measurement was conducted in the presence of fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. Air flow was measured by air flow meter.
- 3.12 Turned on the sound level meter and check the battery, if too low, change new ones.
- 3.13 Calibration was conducted immediately prior to and after each noise measurement, the accuracy of the sound level meters was checked by using sound calibrator generating 1,000 Hz with 94dB. Measurement data was found to be valid only if the calibration levels from before and after the noise measurement agreed to within 1.0 dB.
- 3.14 Noise level was recorded.
- 3.15 Recorded any activities that may generate noise during measurement period.

Maintenance and Calibration

- 3.16 The microphone of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.17 The sound level meter and sound calibrator were calibrated annually by HOKLAS accredited laboratory or equivalent.

Action and Limit Levels

3.18 The Baseline Noise Levels and Action and Limit Levels for construction noise is presented in Table 3.4.

Table 3.4 Baseline Noise Level and Action and Limit Levels for Construction Noise Monitoring

| Time Period | Noise Monitoring | Baseline Noise | Action Level | Limit |
|-------------|------------------|----------------|--------------|---------|
| Time Period | Station | Levels, dB (A) | Action Level | Level ^ |

| 0700 – 1900 hrs | M4(A) | 69.5 | When one | 75 ID(A) |
|--------------------|-------|------|-----------------------------------|----------|
| on normal weekdays | M5(A) | 72.5 | documented complaint is received. | 75 dB(A) |

Note: ^ If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

Impact Noise Monitoring results

3.19 Impact noise monitoring results at the designated noise monitoring stations are summarized in Table 3.5 respectively.

Table 3.5 Summary of Noise Monitoring Data during the reporting month

| Noise Monitoring Station | Measured L _{Aeq, 30-} min, Average, dB(A) | Measured L _{Aeq, 30} - min, Range, dB(A) | Action Level | Limit Level ^ |
|--------------------------------|---|---|-----------------------|------------------|
| M4(A) | 70.8 | 70.5 – 71.0 | When one documented | 75 |
| M5(A) | 74.0 | 73.7 – 74.5 | complaint is received | dB(A) |

Note: ^ If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

- 3.20 There was no Action and Limit Level exceedance of $L_{Aeq, 30-min}$ recorded during the reporting month.
- 3.21 Graphical presentation and detailed monitoring results are shown in Appendix K.
- 3.22 The Event and Action Plan is provided in Appendix L.
- 3.23 Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.
- 3.24 Weather conditions during the monitoring periods were generally fine and did not affect the monitoring results.

4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 The environmental impacts predictions were given in Agreement No. CE 35/2006(CE) Kai Tak Development Engineering Study cum Design and Construction of Advance Works - Investigation, Design and Construction - Kai Tak Development Environmental Impact Assessment Report, EIA Register No. AEIAR-130/2009 for Kai Tak Development (The EIA Report). The EM&A data was compared with the EIA predictions as summarized in Table 4.1 to Table 4.3.

Table 4.1 Comparison of 24-hour average TSP Monitoring Data with EIA predictions

| Air Quality Monitoring Station | ASR No. in EIA report | Maximum 24-ho | Cumulative our average TSP extration Scenario 2 (Mid 2013 to Late 2016), µg/m³ | Measured 24-hr average TSP in Reporting Month (Oct 2023) µg/m ³ |
|--|-----------------------------|---------------|---|---|
| AM2(A) - Ng Wah Catholic Secondary School | NA | NA | NA | 32 – 103 |
| AM3 - Sky Tower | A40^ | 106^ | 138^ | 37 - 105 |

Note:

Table 4.2 Comparison of 1-hour average TSP Monitoring Data with EIA predictions

| Air Quality Monitoring Station | ASR No. in EIA report | Maximum 1-ho | Cumulative our average TSP atration Scenario 2 (Mid 2013 to Late 2016), µg/m³ | Measured 1-hr average TSP in Reporting Month (Oct 2023) µg/m³ |
|--|-----------------------------|--------------|---|--|
| AM2(A) - Ng Wah Catholic Secondary School | NA | NA | NA | 32 – 106 |
| AM3 - Sky Tower | A40^ | 217^ | 247^ | 30 - 101 |

Note:

Table 4.3 Comparison of Noise Monitoring Data with EIA predictions

| Noise Monitoring Station | NSR No. in EIA report | Predicted Mitigated Construction Noise Levels during Normal Daytime Working Hour L _{Aeq, 30min} , dB(A) | Measured Noise Level in Reporting Month (Oct 2023) L _{Aeq, 30min} , dB(A) |
|--------------------------|--------------------------|--|---|
| M4(A) – Le Billionnaire | NA | NA | 70.5 - 71.0 |
| M5(A) – Prince Ritz | NA | NA | 73.4 – 74.5 |

[^] Prediction results are given in the Table 3.13 of the EIA Report (EIAO Register No. AEIAR-130/2009) for Kai Tak Development.

[^] Prediction results are given in the Table 3.13 of the EIA Report (EIAO Register No. AEIAR-130/2009) for Kai Tak Development.

- 4.2 No prediction in the EIA Report for 24-hour TSP monitoring results at AM2(A).
- 4.3 24-hour TSP monitoring results at AM3 was recorded lower than the prediction in the EIA Report. Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.
- 4.4 No prediction in the EIA Report for 1-hour TSP monitoring results at AM2(A).
- 4.5 1-hour TSP monitoring results at AM3 was recorded lower than the prediction in the EIA Report.

 Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.
- 4.6 No prediction in the EIA Report for noise monitoring results at M4(A) and M5(A).

5. LANDSCAPE AND VISUAL MONITORING

5.1 In accordance with EM&A Manual (EIA Register No. AEIAR-130/2009), Landscape and Visual Monitoring shall be carried out during the construction phase of the Project. Regular impact monitoring will be conducted at least once per week.

Results and Observations

- 5.2 Site inspections were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.
- 5.3 Site inspections were conducted on 5, 12, 19 and 26 October 2023 in the reporting month.
- 5.4 The summary of site audits is attached in Table 5.1.

Table 5.1 Summary of observations of Landscape and Visual impact during the reporting month

| Inspection Date | Key Observations | Recommendations / Actions | Close- out Date / Status |
|--------------------|------------------|---------------------------|--------------------------------|
| 5 Oct 2023 | NA | NA | NA |
| 12 Oct 2023 | NA | NA | NA |
| 19 Oct 2023 | NA | NA | NA |
| 26 Oct 2023 | NA | NA | NA |

- 5.5 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.6 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in Appendix M shall be performed.

6. ENVIRONMENTAL SITE INSPECTION AND AUDIT

Site Inspection

- 6.1 Site inspections were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.
- 6.2 Site inspections were conducted 5, 12, 19 and 26 October 2023 in the reporting month.
- 6.3 The summaries of site audits are attached in Table 6.1.

Table 6.1 Summary of site inspections observations during the reporting month

| Inspectio n Date | Key Observations | Recommendations / Actions | Close-out Date / Status |
|---------------------|---|--|------------------------------------|
| 5 Oct 2023 | Observation: Secondary container shall be provided for the plastic chemicals to prevent soil contamination. | Action Taken: plastic chemical has been removed. | Closed out on 12 Oct 2023 |

| Inspectio n Date | Key Observations | Recommendations / Actions | Close-out Date / Status |
|------------------|--|--|------------------------------------|
| 12 Oct 2023 | Observation: Timber waste found at LW02 near the staircase shall be removed timely. | Action Taken: Timber waste has been removed. | Closed out on 19 Oct 2023 |
| 19 Oct 2023 | Observation: Stockpiles should be fully covered by impermeable sheeting to reduce dust emission. | Action taken: Stockpiles has been removed. | Closed out on 26 Oct 2023 |
| 26 Oct 2023 | Observation: The vehicles should be restricted to maximum speed of 10 km per hour. | Action taken: The vehicles has been restricted to maximum speed of 10 km per hour. | Closed out on 2 Nov 2023 |

Status of Waste Management

- 6.4 The amount of wastes generated by the major site activities of the work contracts within the Project during the reporting month is shown in Appendix N.
- 6.5 The Contractor was registered as a chemical waste producer for the Project. The Contractor was reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

Status of Environmental Licenses, Notification and Permits

6.6 A summary of the relevant permits, licenses and/or notifications on environmental protection for the Project is shown in Table 6.2.

Table 6.2 Summary of Environmental Licenses, Notifications and Permits

| Environmental Licenses, Notifications and Permits | Ref. No. | Valid Form | Valid Till |
|---|------------------------------------|-------------|-------------|
| Environmental Permit under EIAO | EP-337/2009 | 23 Apr 2009 | N/A |
| Construction Dust Notification under APCO | HA/1826/1 | 29 Dec 2020 | N/A |
| Waste Disposal Billing Account | 7038086 | 21 Aug 2020 | N/A |
| Registration as a Chemical Waste Producer | 5111-286-B2596-01 | 15 Sep 2020 | N/A |
| Wastewater Discharge License under WPCO | WT00037618-2021 WT00037370-2021 | 29 Mar 2021 | 31 Mar 2026 |
| WPCO | WT00038562-2021 | 15 Jul 2021 | 31 Jul 2026 |
| Construction Noise Permit | GW-RE0624-23 | 20 Jun 2023 | 19 Dec 2023 |

<u>Implementation Status of Environmental Mitigation Measures</u>

6.7 The Contractor has implemented environmental mitigation measures as stated in the EIA report, the EP and the EM&A Manual. The implementation status of the mitigation measures is summarized in Appendix O.

Environmental Complaint and Non-compliance

6.8 No complaint was received in the reporting month. Summary of complaints in the reporting month is tabulated in Table 6.3.

Table 6.3 Summary of complaints in the Reporting Month

| Date of complaint received | Date of compliant | Description of complaint | Recommendations / Action taken | Close-out date / Status |
|---|-------------------|--------------------------|--------------------------------|-------------------------|
| No complaint was received in the reporting month. | NA | NA | NA | NA |

6.9 Complaint log is shown in Appendix P.

Notifications of summons and successful prosecutions

6.10 No notification of summons and successful prosecutions was received in the reporting month. Summary of summons and successful prosecutions in the reporting month is tabulated in Table 6.4.

Table 6.4 Summary of summons and successful prosecutions in the Reporting Month

| Date of receiving notification of summons or prosecutions | Date of event | Description of event | Action taken | Close-out date / Status |
|---|---------------|----------------------|--------------|----------------------------|
| No notification | NA | NA | NA | NA |
| of summons | | | | |
| and successful | | | | |
| prosecutions | | | | |
| were | | | | |
| received in | | | | |
| the reporting | | | | |
| month. | | | | |

6.11 The summaries of cumulative environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in Appendix P.

7. FUTURE KEY ISSUES

Construction Programme in the coming month

7.1 The major construction activities and potential impacts in the next reporting month are as follows:

Table 7.1 Summary of future key issues and potential impact in the coming month

| Future key issues in the coming month | Potential impact |
|--|-----------------------|
| Erect falsework and working platform for Decking of Elevated Walkway LW-02 | Noise and Air Quality |
| RC Construction for Decking of Elevated Walkway LW-02 | Noise and Air Quality |
| RC Construction of LW02 Lift and Staircase | Noise and Air Quality |
| Construction of Permanent Shaft Structure of SB-01 | Noise and Air Quality |
| Road and drain construction works of Road L16, Commercial Street and Road D1 | Noise and Air Quality |
| Construction of DCS | Noise and Air Quality |
| Modification works for Rising Main chamber WOC1 and AVC2 and K1 | Noise and Air Quality |
| Renovation works for Subway KS10 Lift and Staircase | Noise and Air Quality |
| Road and Drain Construction works at Olympic Avenue | Noise and Air Quality |
| Renovation works for existing Subways KS9, KS32 and KS10 | Noise and Air Quality |
| Construction of Retaining Wall Type 1 for S14 | Noise and Air Quality |
| Construction of Pile Cap for S14 | Noise and Air Quality |
| Demolition of bearing wall of S14 | Noise and Air Quality |
| Construction works for SMH404 and SMH505 | Noise and Air Quality |

- 7.2 The mitigation measures for environmental impact including Air Quality, Construction Noise, Water Quality, Chemical and Waste Management, Landscape and Visual shall be implemented:
 - Sufficient watering of the works site with the active dust emitting activities,
 - Limitation of the speed for vehicles on unpaved site roads,
 - Properly cover the stockpiles,
 - Good maintenance to the plant and equipment,
 - Use of quieter plant and Quality Powered Mechanical Equipment (QPME),
 - Provide movable noise barriers,
 - Appropriate desilting/ sedimentation devices provided on site for treatment before discharge,
 - Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall,
 - Onsite waste sorting and implementation of trip ticket system,
 - Good management and control on construction waste reduction,
 - Erection of decorative screen hoarding,

- Strictly following the Environmental Permits and Licenses, and
- Provide sufficient mitigation measures as recommended in Approved EIA Report.
- 7.3 The recommended environmental measures proposed in the EM&A Manual (EIA Register No. AEIAR-130/2009) shall be effectively implemented to minimize the potential environmental impacts. The Contractor is reminded to implement the mitigation measures properly.

Environmental Site Inspection and Monitoring Schedule for next month

7.4 The tentative schedule for weekly site inspection and air quality and noise monitoring in the next month is provided in Appendix C.

8. CONCLUSIONS

- 8.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.
- 8.2 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 8.3 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 8.4 Construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 8.5 No complaint was received in the reporting month.
- 8.6 No notification of summons and successful prosecutions was received in the reporting month.
- 8.7 Based on the site inspection and audits, impact air quality and noise monitoring results, it was considered that the mitigation measures were effective to control the potential environmental impacts from the Project during the reporting period.

Figure




Figure 1 – Proposed works of Contract No. ED/2018/05





Figure 2 – Proposed works of Contract No. ED/2018/05



 $Figure \ 3-D1 \ Road \ Site \ Layout \ Plan$




Figure 4 – Site Layout Plan






Figure 5 – Air Quality Monitoring Stations





 $Figure\ 6-Noise\ Monitoring\ Stations$


Appendix A – Organization Chart of EM&A Team



Appendix B – Construction Programme








▼ Critical Milestone ▼ Summary Critical Work

WORKS PROGRAMME


(Page 3 of 11)



▼ Critical Milestone ▼ Critical Work

Activity Name


(Page 4 of 11)




▼ Critical Milestone Critical Work

Activity Name

(Page 5 of 11)






Critical Work

(Page 7 of 11)

| | Activity Name | Dur (d) | Early Start | Early Finish | Late Start | Late Finish | Total Calendar Float | | J F M A M J J A S O N | DJFMA | MJJAS | ONDJF | MAM | JJASO | NDJFMA | MJJASO | NDJFM | AMJJ/ | SOND | JJF |
|--|---|---------|--|--|--|--|-----------------------------|----------------|--------------------------|----------|----------|----------------|-------|----------|----------------|-------------|------------------------|-------------|---------|-----|
| TD.L16.1040 | Backfill and compact the excavated trench from SMH911 to SMH916 | 18 | 17-Jan-22 | 09-Feb-22 | 17-Jan-22 | 09-Feb-22 | 0 1 | | | 13 | | | | | | | | | | |
| TD.L16.1050 | Excavate and construct sewerage from SWTP1_1 to FMH10_40 (182mL pipeline and manholes) | 78 | 10-Feb-22 | 18-May-22 | 10-Feb-22 | 18-May-22 | 0 1 | | | - | 3 | | | | | | | | | |
| TD.L16.1060 | Excavate and install fresh watermain from CHC0 to CHC180 and associated tees with chambers | 60 | 19-May-22 | 29-Jul-22 | 19-May-22 | 29-Jul-22 | 0 1 | | | | | | | | | | | | | |
| TD.L16.1070 | Excavate and install salt watermain from CHC0 to CHC180 and associated tees with chambers | 39 | 30-Jul-22 | 14-Sep-22 | 30-Jul-22 | 14-Sep-22 | 0 1 | | | | - | | | | | | | | | 1 |
| TD.L16.1080 | Excavate and install irregation pipeline at Road L16 within Part 1 | 26 | 15-Sep-22 | 17-Oct-22 | 15-Sep-22 | 17-Oct-22 | 0 1 | | | | | | | | | - | | | | |
| D.L16.1090 | Install and construct gully and associated drain pipes at Road L16 within Part 1 | 26 | 18-Oct-22 | 16-Nov-22 | 18-Oct-22 | 16-Nov-22 | 0 1 | | | | | | | | | | | | | |
| | | 1 | | | | | 0 1 | H | - | + | | + = | | | | | | ++++ | | |
| D.L16.1100 | Install and construct road lighting and drawpits civil provisions at Road L16 within Part 1 | 26 | 17-Nov-22 | 16-Dec-22 | 17-Nov-22 | - | 0 1 | | | | | | | | | | | | | |
| D.L16.1110 | Allowable time frame for UU undertakings to install their ducts/pits/chambers at Road L16 within Part 1 | 26 | 17-Nov-22 | | 17-Nov-22 | | 0 1 | | | | | F_ | | | | | | | | |
| D.L16.1120 | Backfill and compact to roadwork formation level at Road L16 within Part 1 | 12 | 17-Dec-22 | 03-Jan-23 | 17-Dec-22 | 03-Jan-23 | 0 1 | | | | | | | | 4 | | | | | |
| D.L16.1130 | Construct road kerb and planter at Road L16 within Part 1 | 39 | 04-Jan-23 | 20-Feb-23 | 04-Jan-23 | 20-Feb-23 | 0 1 | | | | | | | | | | | | | |
| D.L16.1140 | Backfill and compact sub-base material for road work at Road L16 within Part 1 | 52 | 28-Jan-23 | 29-Mar-23 | 28-Jan-23 | 29-Mar-23 | 0 1 | | | | | | # | | | | | | | |
| D.L16.1150 | Construct carriagway pavement (Bitumen and concrete pavement) at Road L16 within Part 1 | 40 | 30-Mar-23 | 20-May-23 | 30-Mar-23 | 20-May-23 | 0 1 | | | | | | 4 | | | | | | | |
| D.L16.1160 | Lay paving blocks for pedestrian access at Road L16 within Part 1 | 78 | 22-May-23 | 23-Aug-23 | 27-Jun-23 | 26-Sep-23 | 29 1 | 111 | | | | 1 | -0 | | | | | | 1 | 1 |
| | | 7 | 22-May-23 | | 22-May-23 | | 0 1 | 11 1 1 | | | | 1 11 | | | | | | | | |
| D.L16.1170 | TTA diversion for MTR SWT Station EVA (Stage 3, divert to newly constructed L16 as EVA) | 10 | 1000 2000 0000 | | 100000000000000000000000000000000000000 | - | 0 1 | | | | | | | | | | -1111 | | | 1 |
| D.L16.1180 | Excavate and construct remaining stormwater drainage and watermain connection | 18 | 31-May-23 | 20-Jun-23 | 31-May-23 | | 0 1 | | | | | i | | <u></u> | | | | | | |
| D.L16.1190 | Construct remaining road kerb/planter at Road L16 within Part 1 | 12 | 21-Jun-23 | 06-Jul-23 | 21-Jun-23 | 06-Jul-23 | 0 1 | | | | | | | 7 | | | | | | |
| D.L16.1200 | Allowable time frame for UU undertakings to install remaining ducts/pits/chambers at Road L16 within Part 1 | 18 | 07-Jul-23 | 27-Jul-23 | 07-Jul-23 | 27-Jul-23 | 0 1 | | | | | | | - | | | | | | |
| D.L16.1210 | Lay paving blocks for remaining pedestrian access at Road L16 within Part 1 | 26 | 28-Jul-23 | 26-Aug-23 | 28-Jul-23 | 26-Aug-23 | 0 1 | | | | | | | - | | | | | | |
| TD.L16.1220 | Install road furnitures, road markings and landscaping works at Road L16 within Part 1 | 52 | 28-Jul-23 | 26-Sep-23 | 28-Jul-23 | 26-Sep-23 | 0 1 | | | | | 1 | | - | | | | TI | | 1 |
| TD.L16.1230 | Planned completion of underground utilities and roadworks at Road L16 within Part 1 (related to Section 1) | 0 | (5 | 26-Sep-23 | | 26-Sep-23 | 0 2 | | | | | | | | | | | | | |
| | | | 00 M 00 | | 00 May 00 | | 0 2 | | | <u> </u> | | | | | | | | | | |
| INSTRUCTION OF UNDER | RGROUND UTILITIES AND ROADWORKS AT ROAD L9 WITHIN PART 1 (NON-XP AREA) | 444 | 29-Mar-22 | 26-Sep-23 | 29-Mar-22 | 26-Sep-23 | 0 | | | | | | | | | | | | | |
| D.L9.1000 | TTA diversion for MTRC SWT Station EVA (Stage 2, divert to Sung Wong Toi Road and Crowd Dispersal Route) | 0 | | 29-Mar-22 | | 29-Mar-22 | 0 1 | | | -7 | | | | | | | | | | |
| D.L9.1010 | Excavate and demolish the existing box culvert and backfill at Road L9 | 35 | 30-Mar-22 | 16-May-22 | 30-Mar-22 | 16-May-22 | 0 1 | | | - | 3 | | | | | | | | | |
| D.L9.1020 | Excavate and construct stormwater drainage from SMH1026 to SMH454 and associated drain pits | 48 | 17-May-22 | 13-Jul-22 | 17-May-22 | The second second | 0 1 | | | | | | | | | | | | | |
| D.L9.1030 | Excavate and install fresh watermain from CHB126 to CHB50 at Road L9 within Part 1 | 30 | 14-Jul-22 | 17-Aug-22 | 14-Jul-22 | 17-Aug-22 | 0 1 | | | + | | † | - | 1 | | | | ritt | | 1 |
| | | | | | | 22-Sep-22 | 0 4 | | | | L | | | | | | | | | |
| D.L9.1040 | Excavate and install salt watermain from CHB 125 to CHB50 at Road L9 within Part 1 | 30 | 18-Aug-22 | 100000000000000000000000000000000000000 | | | 0 1 | | | | | | | | | | | | | |
| D.L9.1050 | Excavate and install irregation pipeline at Road L9 within Part 1 | 26 | 23-Sep-22 | | 23-Sep-22 | - | 0 1 | | | -ļļļ | | P | | <u> </u> | <u> </u> | | | , | | |
| D.L9.1060 | Install and construct gully and associated drain pipes at Road L9 within Part 1 | 18 | 26-Oct-22 | 15-Nov-22 | 26-Oct-22 | 15-Nov-22 | 0 1 | | | | | 4 | | | | | | | | |
| D.L9.1070 | Install and construct road lighting and drawpits civil provisions at Road L9 within Part 1 | 18 | 16-Nov-22 | 06-Dec-22 | 16-Nov-22 | 06-Dec-22 | 0 1 | | | | | - I | | | | | | | | |
| D.L9.1080 | Allowable time frame for UU undertakings to install ducts/pits/chambers at Road L9 within Part 1 (non-XP area) | 26 | 07-Dec-22 | | 07-Dec-22 | 09-Jan-23 | 0 1 | | | | | L- | | | | | | | | |
| D.L9.1090 | Backfill and compact to roadwork formation level at Road L9 within Part 1 | 18 | 10-Jan-23 | | 10-Jan-23 | 01-Feb-23 | 0 1 | | | | | T. | | | | | | | | |
| | | - | 100000000000000000000000000000000000000 | | - | | 0 1 | | | | | | | | | | | | | |
| TD.L9.1100 | Construct road kerb and planter at Road L9 within Part 1 | 26 | 02-Feb-23 | 03-Mar-23 | 02-Feb-23 | 100000000000000000000000000000000000000 | 0 1 | | | | | | 1 | | | | - 1 17 | | | |
| D.L9.1110 | Backfill and compact sub-base material for road work at Road L9 within Part 1 | 39 | 04-Mar-23 | 22-Apr-23 | 04-Mar-23 | \$100 PO \$100 P | 0 1 | | | | | <u> </u> | T- | | | | | | | |
| D.L9.1120 | Construct carriageway pavement (Bitumen pavement) at Road L9 within Part 1 | 52 | 24-Apr-23 | 26-Jun-23 | 24-Apr-23 | 26-Jun-23 | 0 1 | | | | | | | | | | | | | |
| D.L9.1130 | Lay paving blocks for pedestrian access at Road L9 within Part 1 | 78 | 27-Jun-23 | 26-Sep-23 | 27-Jun-23 | 26-Sep-23 | 0 1 | | | Î | | | | | | | | | | |
| D.L9.1140 | Planned completion of underground utilities and roadworks at Road L9 within Part 1 (non-XP area, related to Section 1) | 0 | | 26-Sep-23 | | 26-Sep-23 | 0 2 | | | | | | | <u>-</u> | | | | | | |
| CONTROL OF THE PARTY OF THE PAR | RGROUND UTILITIES AND ROADWORKS AT JUNCTION OF L9 & OLYMPIC AVENUE W/IN PART 1 | 265 | 04-Feb-22 | 100000000000000000000000000000000000000 | 24-Feb-22 | THE RESERVE OF THE PERSON OF | 0 1 | 1 | | V | | | | | | | | | | 1 |
| | | | | THE RESIDENCE OF THE PARTY OF T | Calculation of the Calculation o | The British Control Co. | 47 | | | | | | | | | | | | | |
| D.L9.2000 | Implement TTA for construct preliminary works for Olympic Avenue roundabout closure | 100000 | 04-Feb-22 | | 100000000000000000000000000000000000000 | 26-Feb-22 | 17 1 | | | | | | | | | | | | | |
| D.L9.2010 | Preliminary works for Olympic Avenue roundabout closure (incl demolish central divider, construct pavement and marking) | 26 | 08-Feb-22 | 09-Mar-22 | 28-Feb-22 | 29-Mar-22 | 17 1 | | | ا ا | | 1 | | | | | | | | |
| D.L9.2020 | TTA diversion for MTR SWT Station EVA (Stage 2, divert to Sung Wong Toi Road and Crowd Dispersal Route) | 0 | | 29-Mar-22 | | 29-Mar-22 | 0 1 | | | -7 | | | | | | | | | | |
| D.L9.2030 | Setup and implement TTA for Olympic Avenue roundabout closure | 3 | 30-Mar-22 | 01-Apr-22 | 30-Mar-22 | 01-Apr-22 | 0 1 | | | | | | | | | | | | | |
| D.L9.2040 | UU detection and trial pit excavation | 3 | 02-Apr-22 | 06-Apr-22 | 02-Apr-22 | 06-Apr-22 | 0 1 | | | - | | | | | | | | | | |
| D.L9.2050 | Excavate and construct stormwater drainage from SMH1026 to SMH1042 | 39 | 07-Apr-22 | | 07-Apr-22 | | 0 1 | - | | | | | | | (| | | | | |
| | | 8007 | | | | | 0 1 | { | | | | | | | | | | | | |
| D.L9.2060 | Excavate and construct sewerage from 2A8_1 to FMH23_2 | 26 | 28-May-22 | | 28-May-22 | - | 0 1 | | | | | | | | | | | | | |
| D.L9.2070 | Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers | 26 | 29-Jun-22 | | 29-Jun-22 | 29-Jul-22 | 0 1 | | ļ | | | ļ | | | (i | | | , | | |
| D.L9.2080 | Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1 | 12 | 30-Jul-22 | 12-Aug-22 | 30-Jul-22 | 12-Aug-22 | 0 1 | | | | 7 | | | | | | | | | |
| D.L9.2090 | Install and construct gully and associated drain pipes at Junction of Road L9 & Olypmic Avenue within Part 1 | 18 | 13-Aug-22 | 02-Sep-22 | 13-Aug-22 | 02-Sep-22 | 0 1 | | | | - | | | | | | | | | |
| D.L9.2100 | Install and construct road lighting and drawpits civil provisions at Junction of Road L9 & Olympic Avenue within Part 1 | 18 | 13-Aug-22 | 02-Sep-22 | 13-Aug-22 | 02-Sep-22 | 0 1 | | | | L-1 | | | | | | | | | |
| D.L9.2110 | Allowable time frame for UU undertakings to install ducts/pits/chambers at Junction of L9 & Olympic Avenue w/in Part 1 | 26 | 03-Sep-22 | 06-Oct-22 | 03-Sep-22 | 100000000000000000000000000000000000000 | 0 1 | | | | - | • | - 1 | | | | | | | 1 |
| D.L9.2120 | Backfill and compact to formation level for roadworks at Junction of Road L9 & Olympic Avenue within Part 1 | 18 | 07-Oct-22 | 27-Oct-22 | 07-Oct-22 | | 0 1 | | | | | | | | | | | | | |
| | | A600/A | | 70.00.000.000.00 | | | 100 | | | | | | | | | | | | | |
| D.L9.2130 | Construct road kerb, central divider and planter at Junction of Road L9 & Olympic Avenue within Part 1 | 18 | 28-Oct-22 | 17-Nov-22 | 28-Oct-22 | | 0 1 | | | | | 3 | | | | | | | | |
| D.L9.2140 | Backfill and compact sub-base material for road work at Junction of Road L9 & Olympic Avenue within Part 1 | 12 | 18-Nov-22 | 01-Dec-22 | 18-Nov-22 | 01-Dec-22 | 0 1 | | | | | 7 | | | | | | | | |
| D.L9.2150 | Construct carriageway pavement (Bitumen pavement) at Junction of Road L9 & Olympic Avenue within Part 1 | 18 | 02-Dec-22 | 22-Dec-22 | 02-Dec-22 | 22-Dec-22 | 0 1 | | | | | -9 | | | | | | | | |
| NSTRUCTION OF UNDER | RGROUND UTILITIES AND ROADWORKS AT OLYMPIC AVENUE WITHIN PART 1 (XP AREA) | 225 | 23-Dec-22 | 26-Sep-23 | 23-Dec-22 | 26-Sep-23 | 0 | | | | | V | | | | | | | | |
| D.OLY.2000 | Implement TTA for stormwater drainage works at Oly Ave E/B and W/B (Phase 1) and UU detection | 2 | 23-Dec-22 | Company and Company | 23-Dec-22 | 100000000000000000000000000000000000000 | 0 1 | | | | | 4 | | 1 | | | | . + + + + | | 1 |
| United States and Company of the Com | | 10000 | 27 SEC. 10 SEC | 1277 | | | 7.85 | | | | | C. | | | | | | | | |
| D.OLY.2010 | Excavate and construct stormwater drainage from SMH1035 to SMH1031 and SMH1042 to SMH100B and associated drain | 18 | 28-Dec-22 | | 28-Dec-22 | | 0 1 | | | | | | | | | | | | | |
| D.OLY.2020 | Install and construct gully and associated drain pipes at Oly Ave E/B and W/B (Phase 1) | 8 | 19-Jan-23 | | 19-Jan-23 | | 0 1 | | | | | F | | | | | | , | | |
| O.OLY.2030 | Construct road kerb and central divider at Oly Ave E/B and W/B (Phase 1) | 10 | 31-Jan-23 | 10-Feb-23 | 31-Jan-23 | 10-Feb-23 | 0 1 | | | | | 7 | | | | | | | | |
| D.OLY.2040 | Construct carriageway pavement (Bitumen pavement) at Oly Ave E/B and W/B (Phase 1) | 18 | 11-Feb-23 | 03-Mar-23 | 11-Feb-23 | 03-Mar-23 | 0 1 | | | | | L= | | | | | | | | |
| D.OLY.2050 | Remove TTA and implement TTA for stormwater drainage works at Oly Ave E/B and W/B (Phase 2) and UU detection | 3 | 04-Mar-23 | 07-Mar-23 | 04-Mar-23 | 07-Mar-23 | 0 1 | | | | | - | 1 | | | | | | | |
| D.OLY.2060 | Excavate and cosntruct stormwater drainage from SMH1031 to SMH1030A and SMH100B to SMH100 and associated drain | 18 | 08-Mar-23 | 28-Mar-23 | 08-Mar-23 | 100000000000000000000000000000000000000 | 0 1 | | | + | | | | 1-1- | | | 11111 | . † † † † † | | 1 |
| | | 8 | | 100000000000000000000000000000000000000 | - | | 0 1 | | | | | | 4 | | | | | | | |
| D.OLY.2070 | Install and construct gully and associated drain pipes at Oly Ave E/B and W/B (Phase 2) | 25-20 | 29-Mar-23 | | 29-Mar-23 | | | | | | | | | | | | | | | |
| D.OLY.2080 | Construct road kerb and central divider at Oly Ave E/B and W/B (Phase 2) | 10 | 12-Apr-23 | 22-Apr-23 | 12-Apr-23 | | 0 1 | | | | | | - 17 | | 4 | | | | | |
| D.OLY.2090 | Construct carriageway pavement (Bitumen pavement) at Oly Ave E/B and W/B (Phase 2) | 18 | 24-Apr-23 | 15-May-23 | 24-Apr-23 | 15-May-23 | 0 1 | | | | | | F | | | | | | | |
| D.OLY.2100 | Remove TTA and implement TTA for FWM/SWM at Oly Ave W/B (Phase 3) and UU detection | 3 | 16-May-23 | 18-May-23 | 16-May-23 | 18-May-23 | 0 1 | | | | | | | | | | | | | |
| D.OLY.2110 | Excavate and construct FWM/SWM from CHA360 to CHA300 and assocated tees with chambers | 12 | 19-May-23 | 02-Jun-23 | 19-May-23 | 02-Jun-23 | 0 1 | | | | | | | | | | | | | |
| D.OLY.2120 | Backfill and construct carriageway pavement (Bitumen pavement) at Oly Ave W/B (Phase 3) | 10 | 03-Jun-23 | | 03-Jun-23 | | 0 1 | | | | | | - | | | | 11111 | .111 | | 1 |
| D.OLY.2130 | Remove TTA and implement TTA for FWM/SWM at Oly Ave W/B and E/B (Phase 4) and UU detection | 3 | 15-Jun-23 | | 15-Jun-23 | | 0 1 | | | | | | [] | 1 | | | | | | |
| | | | | | | | | | | | | |] [| | | | | | | |
|).OLY.2140 | Excavate and construct FWM/SWM from CHA300 to CHA100 and associated tees with chambers | 18 | 19-Jun-23 | 11-Jul-23 | 19-Jun-23 | 11-Jul-23 | 0 1 | - | | | | ļļ | | Ē | (4 | | | , | | |
|),OLY.2150 | Backfill and construct carriageway pavement (Bitumen pavement) at Oly Ave W/B and E/B (Phase 4) | 16 | 12-Jul-23 | 29-Jul-23 | 12-Jul-23 | 29-Jul-23 | 0 1 | | | | | | | 7 | | | | | | |
| D.OLY.2160 | Remove TTA and implement TTA for FWM/SWM at Sung Wong Toi Road S/B (Phase 5) and UU detection | 3 | 31-Jul-23 | 02-Aug-23 | 31-Jul-23 | 02-Aug-23 | 0 1 | | | | | | | 7 | | | | | | |
| D.OLY.2170 | Excavate and construct FWM/SWM from CHA100 to CHA0 and associated tees with chambers | 18 | 03-Aug-23 | | 03-Aug-23 | 23-Aug-23 | 0 1 | | | | | | | الله ما | | | | | | |
| D.OLY.2180 | FWW/SWM pipeline washing and testing for connection | 8 | 24-Aug-23 | | | 01-Sep-23 | 0 1 | | | 1 | | † | | 4 | | | 11111 | 111 | | |
| | | 10 | 100000000000000000000000000000000000000 | | | 100000000000000000000000000000000000000 | 0 1 | | | | | | | | | | | | | |
| D.OLY.2190 | Backfill and construct carriageway pavement (Bitumen pavement) at Sung Wong Toi Road S/B (Phase 5) | 18 | 02-Sep-23 | 22-Sep-23 | | | | | | | | | | 2 | | | | | | |
| D.OLY.2200 | Site clearance and remove TTA to resume traffic | 3 | 23-Sep-23 | 26-Sep-23 | 23-Sep-23 | 26-Sep-23 | 0 1 | | | | | | Jili. | : E | | | | | 18 | |
| W AND - I | Disconding | | | | | | | | 2 222 2 | | 10101 | 26. 4 | 920 | | D: | ate | Revision | | Checked | 1 |
| ▼ Milestone | Planned W | ED | /2018/05 | Kai Tal | k Devel | opment | Stage 5 | B Infrast | ructure Works at t | the For | mer No | rth Apro | on Ar | ea | - | o-2023 Rev3 | -0.000-0.000-0-0-0.000 | HL | | + |
| | | | | | | | | | | | | | | | | COMO DISEVA | 41 | IDL | | - 1 |
| ▼ Critical Milestone | Summary | | | | | | | /O DEC | DA 1415- | | | | | | 20 00 | LOLO TITOTA | | 5.075 | | _ |
| ▼ Critical Milestone■ Critical Work | Summary | | | | | | WOR | KS PROC | GRAMME | | | | | | 20 00 | 2020 11011 | | 1 | | |




▼ ▼ Milestone Planned W
▼ Critical Milestone ▼ Summary
Critical Work

ED/2018/05 Kai Tak Development - Stage 5B Infrastructure Works at the Former North Apron Area
WORKS PROGRAMME

29-Sep-2023 Rev37 HL RL

(Page 9 of 11)



| tivity ID | Activity Name | Dur (d) | Early Start | Early Finish | Late Start | Late Finish | Total (| Calendar | 0 | | | 20 | 021 | | | 202 | 2 | | | 2023 | | | | 2024 | | - | | 2025 | | 2026 |
|--------------------|--|---------|-------------|--------------|------------|-------------|---------|----------|-----|-----|-----|------|-----|-----|-------|-------|-----|-----|-----|------|-----|-----|-----|---|-----|-------|-----|------|------|-------|
| | | | | | | | Float | | JAS | ONI | DJF | MAMJ | JAS | OND | J F M | A M J | JAS | OND | JFM | AMJJ | ASO | NDJ | FMA | MJJ | ASO | N D J | FMA | MJJA | SOND | JFMAN |
| KTD.FP3.1080 | Construction of foundation for footpath cover (230m3 conc, 1 team) | 12 | 21-Dec-20 | 06-Jan-21 | 21-Dec-20 | 06-Jan-21 | 0 | 1 | | 4 | 1 | | | | | | | | | | | | | | | | | | | |
| KTD.FP3.1090 | Installation of steel frame of footpath cover, site hoarding and lighting system | 15 | 30-Dec-20 | 16-Jan-21 | 30-Dec-20 | 16-Jan-21 | 0 | 1 | | ŀ | | - | | | | | | | | | | | | | | | | | | |
| KTD.FP3.1100 | Placing sub-base and construction of footpath pavement (45m3 sub-base, 35m3 conc, 1 team) | 15 | 30-Dec-20 | 16-Jan-21 | 30-Dec-20 | 16-Jan-21 | 0 | 1 | | 1 | | 1 | | | | | | | | | | | | | | | | | | |
| KTD.FP3.1104 | Construction/Installation for additional works for FP3 under CE028 | 76 | 18-Jan-21 | 23-Apr-21 | 18-Jan-21 | 23-Apr-21 | 0 | 1 | | | | ė | | | | | | | | | | | | | | | | | | |
| KTD.FP3.1105 | Provision of power supply by CLP for lighting system at FP3 (CE028) | 76 | 18-Jan-21 | 23-Apr-21 | 18-Jan-21 | 23-Apr-21 | 0 | 1 | | | - | | | | | | | | | | | | | | | | | | | |
| KTD.FP3.1110 | Planned Completion of Additional Footpath and Cover Walkway FP3 under PMI 006 | 0 | | 23-Apr-21 | | 23-Apr-21 | 0 | 2 | | 1 | 1 | -V | 1 | | | | | | | | | | | | | | | | 1 | |
| PROJECT ESTABLISHI | VIENT WORKS | 1542 | 12-Jan-22 | 02-Apr-26 | 27-Sep-23 | 30-Jun-26 | 89 | 2 | | | | | | | | | | - | | | | | | _ | | | | | 1 | |
| KTD.EW.1000 | Establishment works for all landscape softworks (except Parts 3, 4 and 6) | 365 | 19-Jul-23 | 17-Jul-24 | 28-Dec-23 | 26-Dec-24 | 162 | 2 | | | | | | | | | | | | H | + | | _ | ======================================= | | | | | | |
| KTD.EW.1010 | Establishment works for landscape softworks within Part 3 (Subj to excision within 416 days) | 365 | 21-Feb-23 | 20-Feb-24 | 26-Feb-24 | 24-Feb-25 | 370 | 2 | 1 | 1 | 1 | 1 | | | | | | | - | | - | | | - | | | | | Ī | |
| KTD.EW.1020 | Establishment works for landscape softworks within Part 4 (Subj to excision within 244 days) | 365 | 12-Jan-22 | 11-Jan-23 | 26-Feb-24 | 24-Feb-25 | 775 | 2 | | | | | | 4 | | | | | | | | | | | | | 1 | | | |
| KTD.EW.1030 | Establishment works for landscape softworks within Part 6 | 365 | 03-Apr-25 | 02-Apr-26 | 01-Jul-25 | 30-Jun-26 | 89 | 2 | | | | | | | | | | | | | | | | | | | | + | 1 | |
| KTD.EW.1040 | Establishment works for landscape softworks under Section 1 | 365 | 27-Sep-23 | 25-Sep-24 | 27-Sep-23 | 25-Sep-24 | 0 | 2 | | 1 | 1 | | | | | | | | T | | - | | | | | | | | | |
| KTD FW 1050 | Planned Contract Completion Date | 0 | | 02-Apr-26 | | 30-Jun-26 | 89 | 2 | | 1 | | | | | 1 | 1 | - 1 | | | | | - 1 | 1 | 1 | | | | 1 | | 1 |



Appendix C – Environmental monitoring schedules

Contract No. EDO 2/2020 Environmental Monitoring at Kai Tak Development – Stage 5B infrastructure works at the former north apron area Environmental Monitoring and Weekly Site Inspection Schedule for October 2023

October 2023

| Sun | Mon | Tue | Wed | Thu | Fri | Sat |
|-----|---|---|--|--|---|--|
| 1 | 2 | 3 | 4 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: | 5 Weekly Site Inspection | 6 | 7 |
| 8 | 9 | 10 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A) | M4(A), M5(A) | 12 Weekly Site Inspection | 13 | 14 |
| 15 | 16 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A) | 17 | 18 | 19 Weekly Site Inspection | 20 | 21 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 |
| 22 | 23 | 24 | 25 | 26 Weekly Site Inspection + SSMC meeting | 27 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A) | 28 |
| 29 | 30 | 31 | | | | |

Air Quality Monitoring StationAM2(A) Ng Wah Catholic Secondary School
AM3 - Sky Tower

Noise Quality Monitoring Station M4(A) - Le Billionnaire M5(A) - Prince Ritz

Contract No. EDO 2/2020 Environmental Monitoring at Kai Tak Development – Stage 5B infrastructure works at the former north apron area

Tentative Environmental Monitoring and Weekly Site Inspection Schedule for November 2023

November 2023

| Sun | Mon | Tue | Wed | Thu | Fri | Sat |
|-----|---|---|--|---|-----|--|
| | | | 1 | Weekly Site Inspection 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A) | 3 | 4 |
| 5 | 6 | 7 | 8 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A) | 9 Weekly Site Inspection | 10 | 11 |
| 12 | 13 | 14 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A) | 15 | 16 Weekly Site Inspection | 17 | 18 |
| 19 | 20 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A) | 21 | 22 | Weekly Site Inspection | 24 | 25 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 |
| 26 | 27 | 28 | 29 | 30 Weekly Site Inspection + SSMC meeting | | |

NOTE:

1) Site inspection schedule and Impact monitoring schedule may be changed due to unforeseen circumstance (e.g. adverse weather).

Air Quality Monitoring Station

AM2(A) Ng Wah Catholic Secondary School AM3 - Sky Tower **Noise Quality Monitoring Station**

M4(A) - Le Billionnaire M5(A) - Prince Ritz

Appendix D – Photographic records

Impact Air Quality Monitoring



Measurement setup at AM2(A)



Measurement setup at AM3



Weather Station at the rooftop of Ng Wah Catholic Secondary School

Impact Noise Monitoring



Measurement setup at M4(A)



Measurement setup at M5(A)

Appendix E – Calibration certificates, catalogue of air quality monitoring equipment

Catalogue of High Volume Sampler (HVS)



The TE-5170 is a high volume ambient Total Suspended Particulate (TSP) air sampler featuring a mass flow controller (MFC) for accurate and consistent particulate sampling. The mass flow controller adjust the motor speed as the filter media collects particulate to maintain a constant flow rate throughout the entire sample duration. The system utilizes a stainless steel filter holder for use with standard 8" x 10" filter paper. The anodized aluminum shelter and robust electrical components allow the system to operate a continuous 24 hour sample.

ABOUT US: Tisch Environmental Inc. Tisch Environmental is the benchmark for high volume air sampling, particulate, metals, volatiles, and specialty monitoring equipment. Since the company's inception in 1953 as General Metal Works, our product line has expanded from the first high volume air sampler to include high-tech and custom samplers. Our clients are professionals from every sector of the regulatory and industrial markets.

Copyright © 2014 Tisch International All Rights Reserve

TISCH 1

www.tisch-env.com

36-60 CFM

Made In USA

Total Suspended Particulate(TSP)

Mass Flow Controlled

7-Day Mechanical Timer

Flapsed Time Indicator

Brush Style Motor

Aluminum Outdoor Shelter

Dickson Chart Recorder, 24 Hour

Stainless Steel Filter Holder

145 S. Miami Ave Cleves, OH 45002 513-467-9000 sales@tisch-env.com



TSP MFC

MFC TSP Ambient Air Sampler

General System Specifications

Particulate Size: Total Suspended Particulate (TSP)

EPA Designation: CFR 40 Part 50 Appendix B

Flow Controller: Mass Flow Controller

Motor Style: Brush Style Motor Assembly

Pressure Recorder: Dickson Chart Recorder, 24 hour

Timer: 7 Day Mechanical

Elapsed Time Indicator: Mechanical, Hours and Tenths

Flow Range: 39-60CFM, 1.09M³M-1.68M³M

Housing: Anodized Aluminum

Filter Holder: Stainless Steel, 8" x 10"

4" Recorder Charts: Box of 100

Filter Holder: 8" x 10" Stainless Steel with hold down frame

Application:

US EPA Reference Method Sampling, CFR Appendix J Part 50 Regulatory Compliance

Institutional Studies

Construction Sites
Bridge and Water Tower Painting Sites

Fence Line Monitoring Industrial Monitoring Landfill Monitoring

Public Health Applications

Optional Equipmen

TE-3000 Filter Holder Cartridge

TE-G653 8" x 10" Glass Fiber Filter Media

TE-33384 Motor Brush Set (110volt) TE-33378 Motor Brush Set (220volt)

TE-116311 Replacement Motor (110volt)

TE-116312 Replacement Motor (220volt)

TE-106 Recorder Charts

TE-160 Recorder Pen Points TE-5018 Gasket 8" x 10"

Calibration Equipmen

Available Models

TE-5028 -Variable Flow Calibration Kit

TE-5170 TSP MFC, 110 Volt 60 Hertz, 8 Amps

TE-5170X TSP MFC, 220 Volt 50 Hertz 4 Amps

TE-5170XZ TSP MFC, 220 Volts 60 Hertz, 4 Amps

TE-HVC-V Xcalibrator HiVol Calibrator

Physical Specifications

Weight: 75lbs, Shelter

Shipping Dimensions: $46\text{"W} \times 23\text{"L} \times 20\text{" H}$, Shelter $19\text{"W} \times 19\text{"L} \times 20\text{"H}$, Lid

Assembled Dimensions: 28"W x 28"L x 61"H

pyright © 2014 Tisch International All Rights Reserved

www.tisch-env.cor



Calibration Certificate of HVS

Air Sampler Calibration Curve Plotting & Calculation (Dickson recorder)

| Calibration cur | ve ref. No. : | ATSPC-01-20 | 23042004 | Date of calibration : | 17/08/2023 | |
|-----------------|----------------------------------|-----------------|------------|-------------------------|------------|----------|
| Model no : | Ng Wah Cat | nolic Secondary | School | Sampler: | TE-5170X | (|
| | | | | Serial Number : | 4360 | |
| Calibration De | <u>uta</u> netric pressure, F | a = 753.8 | (mmHg) | Ambient temperature, Ta | = 307.15 | (deg K) |
| Ambient baron | neuric pressure, r | a - /33.6 | _ (mining) | Ambient temperature, 1a | 307.13 | (deg K) |
| Calibration Or | rifice | | | | | |
| Model = T | E-5025A | | | Qstd Slope, m = 2.014 | 124 | |
| Serial No. = | 0006 | | | Ostd Intercent, b = | 0.02085 | |

Calibration Curve


Calibration Due Date: 17/05/2024

| Plate No. | H ₂ O (in) | Qstd (m ³ / min) | I (chart) | IC (corrected) |
|-----------|----------------------------|----------------------------------|--------------|---------------------|
| 18 | 7.50 | 1.323 | 50.0 | 49.05 |
| 13 | 6.20 | 1.202 | 46.0 | 45.13 |
| 10 | 4.30 | 1.000 | 37.0 | 36.30 |
| 7 | 3.30 | 0.874 | 33.0 | 32.37 |
| 5 | 2.30 | 0.728 | 28.0 | 27.47 |

Qstd Corr. coeff., r = 0.99999

Subsequent calculation of sampler flow

| Method | Calibration equation | Slope, m | Intercept, b | Corr. coeff., r |
|------------------|--|----------|--------------|-----------------|
| Dickson recorder | Ostd = 1/m1 [(1)(Sqrt((Pav/760)(298/Tav)))-b1] | 36.998 | 0.1267 | 0.9982 |



 $Calibration \ curve \ requirements: \quad \text{(A).} \ \ r \geq 0.990 \ ; \ \ \text{(B)}. \ \ At \ least \ 3 \ Qstd \ numbers \ are \ in \ the \ TSP \ range \ (1.1 - 1.7 \ m3 \ / \ min \).$

 $\begin{array}{lll} Remark: & Qstd \left(\, m^3 \, / \, min \, \right) = 1/m \, [\, Sqrt \left(\, H_2O \left(\, Pa \, / \, 760 \, \right) \left(\, 298 \, / \, Ta \, \right) \, \right) - b \,]. \\ & IC \left(\, corrected \, \right) = 1 \, [\, Sqrt \left(\, (\, Pa \, / \, 760 \, \right) \left(\, 298 \, / \, Ta \, \right) \,). \\ & FLOW \left(\, corrected \, \right) = \, Sqrt \left(\, FLOW \left(\, mano \, \right) \left(\, Pa \, / \, 760 \, \right) \left(\, 298 \, / \, Ta \, \right) \,). \end{array}$



Form No. INS-HVS-CAL dd 16 01 2020

Air Sampler Calibration Curve Plotting & Calculation (Dickson recorder)

| Calibration curve ref. No. : | ATSPC-01-2023042001 | Date of calibration : | 17/08/2023 | |
|--|---------------------|------------------------|------------|-----------|
| Model no : | Sky Tower | Sampler: | TE-5170X | |
| | | Serial Number : | 4687 | |
| Calibration Data Ambient barometric pressure | , Pa = (mmHg) | Ambient temperature, T | a = 307.15 | (deg K) |
| Model = TE-5025A | | Qstd Slope, m = 2.01 | 1424 | |
| Serial No. = 0006 | | Qstd Intercept, b = | 0.02085 | |
| Calibration Due Date: 17/05/ | 2024 | Qstd Corr. coeff., r = | 0.99999 | |

Calibration Curve

| Plate No. | H ₂ O (in) | Qstd (m³/min) | I (chart) | IC (corrected) |
|-----------|----------------------------|------------------|--------------|---------------------|
| 18 | 7.70 | 1.341 | 50.0 | 49.05 |
| 13 | 6.50 | 1.231 | 45.0 | 44.14 |
| 10 | 4.40 | 1.011 | 37.0 | 36.30 |
| 7 | 3.30 | 0.874 | 33.0 | 32.37 |
| 5 | 2.30 | 0.728 | 27.0 | 26.49 |

Subsequent calculation of sampler flow

| Method | Calibration equation | Slope, m | Intercept, b | Corr. coeff., r |
|------------------|--|----------|--------------|-----------------|
| Dickson recorder | Qstd = 1/m1 [(1)(Sqrt((Pav/760)(298/Tav)))-b1] | 35.877 | 0.4659 | 0.9985 |



 $Calibration \ curve \ requirements: \quad (A). \ \ r \ge 0.990 \ ; \ \ (B). \ \ At \ least \ 3 \ Qstd \ numbers \ are \ in \ the \ TSP \ range \ (\ 1.1 \ - \ 1.7 \ m3 \ / \ min \).$

 $\begin{array}{lll} Remark: & Qstd \left(\, m^3 / min \, \right) = 1/m \left[\, Sqrt \left(\, H_2O \left(\, Pa \, / \, 760 \, \right) \left(\, 298 \, / \, Ta \, \right) \, \right) - b \, \right]. \\ & IC \left(\, corrected \, \right) = I \left[\, Sqrt \left(\, \left(\, Pa \, / \, 760 \, \right) \left(\, 298 \, / \, Ta \, \right) \, \right). \\ & FLOW \left(\, corrected \, \right) = \, Sqrt \left(\, FLOW \left(\, mano \, \right) \left(\, Pa \, / \, 760 \, \right) \left(\, 298 \, / \, Ta \, \right) \right). \end{array}$

 Calibrated by :
 17/08/2023
 Checked by :
 17/08/2023

 Name :
 (
 Ben Poon
)
 Name :
 (
 Tommy Wong
)

Form No. INS-HVS-CAL dd 16 01 2020

Calibration Certificate of HVS

Air Sampler Calibration Curve Plotting & Calculation (Dickson recorder)

| Calibration cur | rve ref. No. : | ATSPC-01-20 | 23042004 | Date of calibration : | 14/10/2023 | |
|-----------------|------------------|------------------|------------|-------------------------|------------|-----------|
| Model no : | Ng Wah Ca | tholic Secondary | School | Sampler: | TE-5170 | X |
| | | | | Serial Number : | 4360 | |
| Calibration De | <u>ata</u> | | | | | |
| Ambient baror | netric pressure, | Pa = 759.8 | _ (mmHg) | Ambient temperature, Ta | a = 303.15 | (deg K) |
| Calibration O | rifice | | | | | |
| Model = T | E-5025A | | | Qstd Slope, m = 2.014 | 424 | |

 Strial No. =
 0006
 Qstd Intercept, b =
 0.02085


 Calibration Due Date: 17/05/2024
 Qstd Corr. coeff., r =
 0.99999

Calibration Curve

| Plate No. | H ₂ O (in) | Qstd (m ³ /min) | I (chart) | IC (corrected) |
|-----------|----------------------------|-------------------------------|-----------|---------------------|
| 18 | 7.60 | 1.346 | 50.0 | 49.57 |
| 13 | 6.60 | 1.254 | 46.0 | 45.60 |
| 10 | 4.40 | 1.022 | 39.0 | 38.66 |
| 7 | 3.20 | 0.870 | 33.0 | 32.71 |
| 5 | 2.30 | 0.736 | 27.0 | 26.77 |

Subsequent calculation of sampler flow

| Method | Calibration equation | Slope, m | Intercept, b | Corr. coeff., r |
|------------------|---|----------|--------------|-----------------|
| Dickson recorder | Qstd = 1 / m1 [(1) (Sqrt ((Pav / 760) (298 / Tav))) - b1] | 36.217 | 0.7933 | 0.9975 |



Calibration curve requirements: (A). r > 0.990; (B). At least 3 Qstd numbers are in the TSP range (1.1 - 1.7 m3/min).

 $\begin{array}{lll} Remark: & & Qstd \ (m^1/min) = 1/m \left[\ Sqrt \ (\ H_2O \ (\ Pa/760 \) \ (\ 298/Ta \)) - b \ \right]. \\ IC \ (\ corrected \) = I \left[\ Sqrt \ (\ (\ Pa/760 \) \ (\ 298/Ta \)) \right]. \\ FLOW \ (\ corrected \) = \ Sqrt \ (\ FLOW \ (\ mano \) \ (\ Pa/760 \) \ (\ 298/Ta \)). \\ \end{array}$



Form No. INS-HVS-CAL dd 16 01 2020

Air Sampler Calibration Curve Plotting & Calculation (Dickson recorder)

| Calibration curve ref. No. : | ATSPC-01-2023042001 | Date of calibration : | 14/10/2023 | |
|---|---------------------|---------------------------|------------|-----------|
| Model no : | Sky Tower | Sampler: | TE-5170X | |
| | | Serial Number : | 4687 | |
| Calibration Data Ambient barometric pressure | , Pa = 759.8 (mmHg) | Ambient temperature, Ta = | = 303.15 | (deg K) |
| Calibration Orifice | | | | |
| Model = TE-5025A | | Qstd Slope, m = 2.0142 | 24 | |
| Serial No. = 0006 | | Ostd Intercept, b = (| 0.02085 | |

Qstd Corr. coeff., r = 0.99999


Calibration Curve

Calibration Due Date: 17/05/2024

| Plate No. | H ₂ O (in) | Qstd (m³/min) | I (chart) | IC (corrected) |
|-----------|----------------------------|------------------|--------------|---------------------|
| 18 | 7.80 | 1.364 | 50.0 | 49.57 |
| 13 | 6.70 | 1.264 | 46.0 | 45.60 |
| 10 | 4.60 | 1.045 | 39.0 | 38.66 |
| 7 | 3.40 | 0.897 | 34.0 | 33.71 |
| 5 | 2.30 | 0.736 | 27.0 | 26.77 |

Subsequent calculation of sampler flow

| Method | Calibration equation | Slope, m | Intercept, b | Corr. coeff., r |
|------------------|---|----------|--------------|-----------------|
| Dickson recorder | Qstd = 1 / m1 [(I) (Sqrt ((Pav / 760) (298 / Tav))) - b1] | 35.330 | 1.3703 | 0.9983 |



 $Calibration \ curve \ requirements: \quad (A). \ \ r > 0.990 \ ; \ \ (B). \ \ At \ least \ 3 \ Qstd \ numbers \ are \ in \ the \ TSP \ range \ (\ 1.1 - 1.7 \ m3 \ / \ min \).$

Remark: Qstd $(m^3/min) = 1/m [Sqrt (H_2O (Pa / 760) (298 / Ta)) - b].$ IC (corrected) = I [Sqrt ((Pa / 760) (298 / Ta))].FLOW (corrected) = Sqrt (FLOW (mano) (Pa / 760) (298 / Ta)).

Form No. INS-HVS-CAL dd 16 01 2020

Calibration Certificate of HVS used for performance check of Dust Meter

Air Sampler Calibration Curve Plotting & Calculation

(Dickson recorder)

| Calibration curve ref. No. : | ATSPC-01-202 | 22061301 | Date of calibration: | 19/06/2023 | |
|------------------------------|--------------|----------|------------------------|------------|---------|
| Model no : | GS2310 | | Serial number : | 10346 | |
| Calibration Data | | | | | |
| Ambient barometric pressure | Pa = 755.3 | (mmHa) | Ambient temperature Ta | = 305.25 | (dea K) |

Calibration Orifice


| Model = TE-5025A | Qstd Slope, m = 2.01424 | |
|----------------------------------|--------------------------------|--|
| Serial No. = 0006 | Qstd Intercept, b = 0.02085 | |
| Calibration Due Date: 17/05/2024 | Qstd Corr. coeff., r = 0.99999 | |

Calibration Curve

| Plate No. | H ₂ O | Qstd | I | IC |
|-----------|------------------|--------------------------|-----------|---------------|
| Flate No. | (in) | (m ³ / min) | (chart) | (corrected) |
| 18 | 7.60 | 1.338 | 50.0 | 49.25 |
| 13 | 6.50 | 1.236 | 44.0 | 43.34 |
| 10 | 4.40 | 1.015 | 38.0 | 37.43 |
| 7 | 3.20 | 0.864 | 32.0 | 31.52 |
| 5 | 2.30 | 0.731 | 27.0 | 26.60 |

Subsequent calculation of sampler flow

| Method | Calibration equation | Slope, m | Intercept, b | Corr. coeff., r |
|------------------|---|----------|--------------|-----------------|
| Dickson recorder | Qstd = 1 / m1 [(I) (Sqrt ((Pav / 760) (298 / Tav))) - b1] | 35.675 | 0.6397 | 0.9953 |



Calibration curve requirements: (A). r > 0.990; (B). At least 3 Qstd numbers are in the TSP range (1.1 - 1.7 m3 / min).

Remark: Qstd (m^3 / min) = 1/m [Sqrt (H_2O (Pa / 760) (298 / Ta)) - b]. IC (corrected) = I [Sqrt ((Pa / 760) (298 / Ta))].

FLOW (corrected) = Sqrt (FLOW (mano) (Pa / 760) (298 / Ta)).

| Calibrated by : | 03 | 19/06/2023 | Checked by: | 1 | 19/06/2023 |
|-----------------|----------|------------|-------------|------------|------------|
| Name : (| Ben Poon |) | Name : (| Tommy Wong |) |

Form No. INS-HVS-CAL dd 16 01 2020

Orifice Transfer Standard Certification Worksheet TE-5025A

AAST-1SPC-8

AAST-TSPC-01, Cal: 17 May 2023

RECALIBRATION
DUE DATE:
May 17, 2024

Environmental Certificate of Calibration

| Calibration Certification Information | | | | | | |
|---------------------------------------|----------------------------|-----------|-------|--|--|--|
| Cal. Date: May 17, 2023 | Rootsmeter S/N: 438320 | Ta: 297 | °K | | | |
| Operator: Jim Tisch | | Pa: 745.0 | mm Hg | | | |
| Calibration Model #: TF- | 5025A Calibrator S/N: 0006 | | | | | |

| Run | Vol. Init (m3) | Vol. Final (m3) | ΔVol. (m3) | ΔTime (min) | ΔP (mm Hg) | ΔH (in H2O) |
|-----|-------------------|--------------------|---------------|----------------|---------------|----------------|
| 1 | 1 | 2 | 1 | 1.4270 | 3.2 | 2.00 |
| 2 | 3 | 4 | 1 | 1.0000 | 6.4 | 4.00 |
| 3 | 5 | 6 | 1 | 0.8940 | 7.9 | 5.00 |
| 4 | 7 | 8 | 1 | 0.8490 | 8.8 | 5.50 |
| 5 | 9 | 10 | 1 | 0.6990 | 12.8 | 8.00 |

| | | Data Tabulat | ion | | |
|--------------|------------------|--|--------|----------------|------------|
| Vstd (m3) | Qstd (x-axis) | $\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$ (y-axis) | Va | Qa (x-axis) | √∆H(Ta/Pa) |
| 0.9793 | 0.6863 | 1.4025 | 0.9957 | 0.6978 | 0.8929 |
| 0.9751 | 0.9751 | 1.9835 | 0.9914 | 0.9914 | 1.2628 |
| 0.9731 | 1.0885 | 2.2176 | 0.9894 | 1.1067 | 1.4119 |
| 0.9719 | 1.1448 | 2.3258 | 0.9882 | 1.1639 | 1.4808 |
| 0.9666 | 1.3829 | 2.8051 | 0.9828 | 1.4060 | 1.7859 |
| | m= | 2.01424 | | m= | 1.26128 |
| QSTD | b= | 0.02085 | QA | b= | 0.01328 |
| | r= | 0.99999 | ~. | r= | 0.99999 |

| Calculation | ons | | |
|--|---|--|--|
| Vstd= ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta) | Va= ΔVol((Pa-ΔP)/Pa) | | |
| Qstd= Vstd/ΔTime | Qa= Va/ΔTime | | |
| For subsequent flow r | ate calculations: | | |
| Qstd= $1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$ | Qa= $1/m\left(\left(\sqrt{\Delta H(Ta/Pa)}\right)-b\right)$ | | |

| | Standard Conditions |
|----------------|------------------------------|
| Tstd: | 298.15 °K |
| Pstd: | 760 mm Hg |
| | Key |
| ΔH: calibrator | manometer reading (in H2O) |
| ΔP: rootsmete | er manometer reading (mm Hg) |
| Ta: actual abs | olute temperature (°K) |
| Pa: actual bar | ometric pressure (mm Hg) |
| b: intercept | |

RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002

m: slope

www.tisch-env.com

TOLL FREE: (877)263-7610 FAX: (513)467-9009

Catalogue of Dust Meter (TSI Sidepak AM510)

The SidePak AM510 monitor's easy-to-read display shows your data as both real-time aerosol mass-concentration and 8-hour time-weighted average (TWA). With its convenient data logging and long battery life, the AM510 is also ideal for extended sampling. The easy-to-use TrakPro Data Analysis Software lets you create effective graphs and reports.

User Friendly

- + Small, lightweight and quiet to maximize worker acceptance
- + Rugged design with secure belt clip
- + Easy-to-understand user interface with only four keys
- + Lockable keypad prevents tampering while sampling
- + User-adjustable sample flow rate
- + Define, label and store multiple calibration constants
- + Easy-to-read LCD display
- + Convenient, threaded tripod socket accommodates area sampling

Advanced Features

- + Smart Battery Management System provides precise run time information, maximizes battery capacity and speeds charging
- Integrated pump allows use of size-selective aerosol inlet conditioners
- + Built-in impactors let you choose "none," 1.0, 2.5 or 10-micron cut off
- + 10-mm Dorr-Oliver cyclone for respirable sampling
- + Display shows real-time concentrations (mg/m3) and "on-the-fly" TWA as you data log
- + Display statistics: max, min and average readings, elapsed time and 8-hour TWA

Quick and Easy Reports

- + Convenient preprogramming for occupational exposure sampling
- + Data log for long periods and store multiple tests
- + Analyze data, print graphs and create reports with TrakPro Data Analysis Software
- + USB port lets you conveniently connect to your computer

Power to Spare

- + Long-lasting NiMH rechargeable battery packs eliminate
- + Choice of rechargeable NiMH smart battery packs or AA-cell pack

Model AM510

SidePak Personal Aerosol Monitor

Sensitivity Sensor Type

670 nm laser diode 0.001 to 20 mg/m³ Aerosol Concentration Range (calibrated to respirable fraction of ISO 12103-1,

A1 test dust)

90° light scattering,

Particle Size Range 0.1 to 10 micrometer (µm)

Minimum Resolution 0.001 mg/m³

Zero stability ±0.001 mg/m3 over 24 hours using 10-second time-constant Temperature Coefficient Approximately +0.0005 mg/m³ per

°C (for variations from temperature at which instrument was last zeroed)

Flow Rate

User-adjustable, 0.7 to 1.8 Range liters/min (L/min)

Temperature Range

32 to 120°F (0 to 50°C) Storage Range -4 to 140°F (-20 to 60°C)

Operational Humidity

0 to 95% RH, non-condensing

Time Constant (LCD display)

Jser-adjustable, 1 to 60 seconds

Data Logging

Approx. 31.000 Data Points

Logging Interval User-adjustable, 1 second to 1 hour

User-Select Calibration Factors

Factory Setting 1.0 (non-adjustable) User-defined Settings 3, with user-defined labels 0.1 to 10.0, user-adjustable

Physical

Weight

4.2 x 3.7 x 2.8 in. (106 x 92 x 70 mm) External Dimensions

with 801723, 801724, 801729 or 801743 battery

5.1 x 3.7 x 2.8 in. (130 x 92 x 70 mm) with 801708, 801722, 801728,

801735, or 801736 battery 16 oz (0.46 kg) with 801723, 801724,

801729 or 801743 battery 19 oz (0.54 kg) with 801708, 01722,

801728, 801735, or 801736 battery 2 line x 12 character LCD

Display Tripod Socket 1/4-20 female thread

Power Supply/Charger (P/N 2613210) Input Voltage Range 100 to 240 VAC, S0 to 60 Hz

Input Voltage Range Output Voltage 9 VDC@10 A Maintenance

Factory Clean/Calibrate Recommended annually User Zero Calibration Before each use As needed User Flow Calibration

Communications Interface

Type Connector, Instrument USB Mini-B (socket)

Minimum Computer Requirements for

TrakPro™ Data Analysis Software

Communications Port Universal Serial Bus (USB)

v 1.1 or higher

Microsoft Windows® XP, or 7 Operating System (32-bit or 64-bit) operating systems

Battery Performance

| Battery Options | Charge Time (hrs)* | Intrinsic Safety Rating | Run Time (hrs @ 1.7 L/min) |
|---|-----------------------|----------------------------|----------------------------------|
| 1600 mAH NiMH Pack, 4.8 V (P/N 801723) | 3.0 | No | 7.1 |
| 1650 mAH NiMH Pack, 4.8V (P/N 801724, 801729 or 801743) | 3.5 | CSA** | 7.5 |
| 2700 mAH NiMH Pack, 4.8 V (P/N 801722 or 801728) | 5.5 | No | 12.0 |
| 2700 mAH NiMH Pack, 4.8 V (P/N 801735) | 5.5 | No | 12.0 |
| 6-Cell AA-size Alkaline Pack*** (P/N 801708 or 801736 with six user-supplied AA cells) | N/A | No | 22.5 |

*Of a fully depleted battery

**All dust plugs and dust gaskets must be installed.

***Using Energizer AA-size, E91 alkaline batteries.

Battery Level Indicator

The Smart Battery Management System™ technology utilizes a built-in "gauge" in the SidePak™ battery packs. The gauge monitors battery capacity and calculates run time information by dividing capacity of the battery (mAH) by the instantaneous current consumed by the instrument (mA). This calculation is correct for current operating conditions and can change due to current (mA) consumption or changes in battery capacity.



CERTIFICATE OF CALIBRATION AND TESTING TSI Incorporated, 500 Cardigan Road, Shoreview, MN 55126 USA Tel: 1-800-874-2811 1-651-490-2811 Fax: 1-651-490-3824 http://www.tsi.com Environment Conditions Model AM510 74.14 (23.4) °F (°C) Temperature Relative Humidity 47.6 %RH Serial Number 11208032 28.96 (980.7) inHg (hPa) ☐As Left ⊠As Found Out of Tolerance Concentration Linearity Plot o = In Tolerance • = Out of Tolerance System ID: DTII01-02 Aerosol Concentration (mg/m3) CONCENTRATION Unit: mg/m3 ALLOWABLE RANGE ALLOWABLE RANGE 1.205 1,108 1.084~1.326 0.041 * 0.059 11.824 TSI Incorporated does hereby certify that all materials, components, and workmanship used in the manufacture of this equipment are in strict accordance with the applicable specifications agreed upon by TSI and the customer and with all published specifications. All performance and acceptance tests required under this contract were successfully conducted according to required specifications. There is no NIST standard for optical mass measurements. Calibration of this instrument performed by TSI has been done using emery oil and has been nominally adjusted to respirable mass per standard ISO 12103-1, A1 test dust (Arizona dust). Our calibration ratio is greater than 4:1 Measurement Variable System ID Last Cal. Cal Due Measurement Variable DC Voltage E010539 12-05-22 06-30-24 Photometer Microbalance M001324 01-09-23 01-31-25 Pressure Flowmeter E002471 05-22-23 05-31-24 DC Voltage System ID Last Cal. Cal. Due E003433 03-21-23 09-30-23 E003511 10-25-22 10-31-23 E003315 01-09-23 01-31-24 System ID E003433 E003511 August 8, 2023 FWU

Personal Aerosol Monitor Performance check with High Volume Sampler

| Preformance Check ref. No | AS0220602-1 | Report Issue Date | 02/06/2023 | |
|---------------------------|-------------|-------------------|------------|--|
| Date of performance check | 02/06/2023 | | | |

Objective:

Calibration Certificate of Dust Meter (TSI Sidepak AM510)


A dust meter and a Total Suspended Particulate High Volume Air Sampler (HVS) were placed together to measure the Total Suspended Particulate (TSP) concentrations simultaneously to check the performance.

Equipment Used:

| Equipment | Manufacturer and Model | Serial Number |
|---|------------------------|---------------|
| Personal Aerosol Monitor | TSI AM510 Sidepak | 11208032 |
| Total Suspended Particulate High Volume Air Sampler | GS2310 | 10346 |

Resustt:

| Equipment | Measurement Result, μg/m ³ | | | | |
|-------------------------------|---------------------------------------|-----|-----|-----|--|
| TSI AM510 Sidepak | 60 | 142 | 213 | 343 | |
| High Volume Air Sampler (HVS) | 43 | 112 | 167 | 282 | |



| | (| O? | | | | 1 |
|------------|---|---------------|---|-------------|---|---------------|
| Tested by: | | ¥ | | Checked by: | | |
| Name: | (| Poon Tsz Wing |) | Name: | (| Wong Yin Tong |

Form No. ENV CAL SAMPLER CC1 dd12/12/2003

Calibration Certificate of Dust Meter (TSI Sidepak AM510)



Cal Lab Limited 校正實驗室有限公司

Room 2103, Technology Plaza, 29-35 Sha Tsui Road, Tsuen Wan, NT, Hong Kong Tel: +852 25680106 Email: info@callab.com.hk



N/A

Calibration Certificate No.: CC0012211

Fax: +852 30116194

Customer Information

Castco Testing Centre Limited Customer: 33, On Kui Street, Fanling, N.T. Address:

Equipment Identification

Manufacturer Model No. Assigned equipment No. Equipment Description Serial No. Aerosol Monitor TSI SidePak AM510 11506009 AAST-RSP-08

Certificate Information

1 November 2022 Calibration Condition: 24.9°C, 57%RH, 1007hPa Date of Receipt: Date of Calibration: 1 November 2022 Adjustment: N/A Due Date of Calibration: Appearance: Good

Remark:

Website: www.callab.com.hk

Calibration Procedure: ISO 21501-4:2018

Reference Equipment Identification Equipment Description Model Serial No. **Expiration Date** Aerosol Monitor 8534 8534182605 5 September 2023

Result of Calibration

Indication

| Gas | Reference Setting (mg/m³) | Measured reading (mg/m³) | Error (%) | Uncertainty (%FS) | Technical Requirement | Technical Reference Doc |
|------------|------------------------------|-----------------------------|-----------|----------------------|--------------------------|----------------------------|
| Dust - TSP | 0.000 | 0.000 | N/A | 14.0 | N/A | Mfr's Spec. |
| Dust - TSP | 0.101 | 0.107 | 6.0 | 14.0 | N/A | Mfr's Spec. |
| Dust - TSP | 0.200 | 0.213 | 6.5 | 14.0 | N/A | Mfr's Spec. |
| Dust - TSP | 0.297 | 0.304 | 2.4 | 14.0 | N/A | Mfr's Spec. |
| Dust - TSP | 0.297 | 0.304 | 2.4 | 14.0 | N/A | M |

of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Note2: The standard (s) and instrument used in the calibration are traceable to national or international recognized standard and are calibrated on a schedule to maintain the

accuracy and good condition.

The result reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long term stability of the

Checked and Approved By:

Wing Cheng

Warren Yeung

Certificate Issue Date: 2 November 2022

*** End of Certificate *** 1. The certificate shall not be reproduced except in full, without written approval of Cal Lab Calibration

CC0012211

2. The certificate is issued subject to the latest Terms and Conditions, available at our web site

CT-BEG-03

Personal Aerosol Monitor Performance check with High Volume Sampler

| Preformance Check ref. No | AS0230602-4 | Report Issue Date | 02/06/2023 | |
|---------------------------|-------------|-------------------|------------|--|
| Date of performance check | 02/06/2023 | | | |

Objective:


A dust meter and a Total Suspended Particulate High Volume Air Sampler (HVS) were placed together to measure the Total Suspended Particulate (TSP) concentrations simultaneously to check the performance.

Equipment Used:

| Equipment | Manufacturer and Model | Serial Number |
|---|------------------------|---------------|
| Personal Aerosol Monitor | TSI AM510 Sidepak | 11506009 |
| Total Suspended Particulate High Volume Air Sampler | GS2310 | 10346 |

Resustt:

| | Equipment | Measurement Result, μg/m ³ | | | |
|-----|----------------------------|---------------------------------------|-----|-----|-----|
| | TSI AM510 Sidepak | 55 | 134 | 205 | 348 |
| Hig | h Volume Air Sampler (HVS) | 43 | 112 | 167 | 282 |



Tested by Checked by: Poon Tsz Wing Name Wong Yin Tong Form No. ENV CAL SAMPLER CC1 dd12/12/2003

Catalogue of Weather Station

Cabled Vantage Pro2™ & Vantage Pro2 Plus™ Stations



6152C 6162C

Vantage Pro2[™]

The Vantage Pro2™ (# 6152C) and Vantage Pro2™ Plus (# 6162C) cabled weather stations include two components: the Integrated Sensor Suite (ISS) and the console. The ISS contains the sensor interface module (SIM), rain collector, an amemometer, and a passive radiation shield. The Vantage Pro2 console provides the user interface, data display, and calculations. The Vantage Pro2 Plus weather station includes two additional sensors that are optional on the Vantage Pro2 and purchased separately: the UV Sensor and the Solar Radiation Sensor. The console and ISS are powered by an AC-power adapter connected to the console. Batteries can be installed in the console to provide a backup power supply. Use WeatherLink® to let your weather station interface with a computer, log data, and upload weather information to the Internet. The 6152C and 6162C models rely on passive shielding to reduce solar-radiation induced temperature errors in the outside temperature esnoy readings.

Integrated Sensor Suite (ISS)

| Operating Temperature | -40° to +150°F (-40° to +65°C) |
|---------------------------|---|
| Non-operating Temperature | -40° to +158°F (-40° to +70°C) |
| | 5 mA (average) at 4 to 6 VDC for ISS only. 10 mA average for both console and ISS |
| Connectors, Sensor | Modular RJ-11 |
| Cable Type | 4-conductor, 26 AWG |
| Cable Length Anomemeter | 40' (12 m) (included): 240' (73 m) (maximum recommended) |

Note: Maximum displayable wind decreases as the length of cable increases. at 140' (42 m) of cable, the maximum wind speed displayed is 135 mph (60 m/s); at 240' (73 m), the maximum wind speed displayed is 100 mph (34 m/s).

Wind Speed Sensor

Wind Direction Sensor

Wind Direction Sensor

Rain Collector Type

Tipping bucket, 0.01" per tip (0.2 mm with metric rain adapter), 33.2 in² (214 cm²) collection area

Temperature Sensor Type.

PN Junction Silicon Diode

Relative Humidity Sensor Type

Film capacitor element

Housing Material

UV-resistant ABS, polypropylene

Sensor Inputs

RF Filtering

RC low-pass filter on each signal line

ISS Dimensions(not including anemometer or bird spikes):

 Vantage Pro2 with Standard Rad Shield
 14.0" x 9.4" x 14.5" (356 mm x 239 mm x 368 mm)

 Vantage Pro2 with Fan-Asprated Rad Shield
 20.8" x 9.4" x 16.0" (528 mm x 239 mm x 406 mm)

 Vantage Pro2 Plus with Standard Rad Shield
 14.3" x 9.7" x 14.5" (363 mm x 246 mm x 368 mm)

 Vantage Pro2 Plus with Fan-Aspirated Rad Shield
 21.1" x 9.7" x 16.0" (536 mm x 246 mm x 406 mm)

Davis Instruments 3465 Diablo Ave., Hayward, CA 94545-2778 USA
(510) 732-9229 • FAX (510) 670-0589 • sales@davisinstruments.com • www.davisinstruments.com

DS6152C, 6162C Rev. W 12/7/18

Vantage Pro2

Ultra Violet (UV) Radiation Index (requires UV sensor)

 Resolution and Units
 0.1 Index

 Range
 0 to 16 Index

 Accuracy
 ±5% of full scale (Reference: Yankee UVB-1 at UV index 10 (Extremely High))

 Cosine Response
 ±4% FS (0° to 90° zenith angle)

 Update Interval
 50 seconds to 1 minute (5 minutes when dark)

 Current Graph Data
 Instant Reading and Hourly Average; Daily, Monthly High

 Historical Graph Data
 Hourly Average, Daily, Monthly Highs

 Alarm
 High Threshold from Instant Calculation

Wind

Wind Chill (Calculated)

Resolution and Units 1°F or 1°C (user-selectable); °C is converted from °F and rounded to

the nearest 1°C

Range ... -110° to +135°F (-79° to +57°C)
Accuracy ... ±2°F (±1°C) (typical)

Source...... United States National Weather Service (NWS)/NOAA

Equation Used Osczevski (1995) (adopted by US NWS in 2001)

Variables Used Instant Outside Temperature and 10-min. Avg. Wind Speed

Current Display Data Instant Calculation

Current Graph Data Instant Calculation; Hourly, Daily and Monthly Low

Historical Graph Data...... Hourly, Daily and Monthly Lows

Alarm..... Low Threshold from Instant Calculation

Wind Direction

Current Graph Data Instant Reading (user adjustable); 10-min. Dominant; Hourly, Daily,

Monthly Dominant

Monthly Dominants

Wind Speed

other units are converted from mph and rounded to nearest 1 km/hr, 0.1

m/s, or 1 knot.

 Range
 0 to 200 mph, 0 to 173 knots, 0 to 89 m/s, 0 to 322 km/h

 Update Interval
 Instant Reading: 2.5 to 3 seconds, 10-minute Average: 1 minute

Accuracy ... ±2 mph (2 kts, 3.2 km/h, 0.9 m/s) or ±5%, whichever is greater

Maximum Cable Length ... 540' (165 m) (Note that maximum wind speed reading decreases as

length of cable from anemometer to ISS increases.)

Current Display Data Instant

Current Graph Data Instant Reading; 10-minute and Hourly Average; Hourly High; Daily,

Monthly and Yearly High with Direction of High

Highs with Direction of Highs

Calibration Certificate of Weather Station



Cal Lab Limited 校正實驗室有限公司

Room 2103, Technology Plaza, 29-35 Sha Tsui Road,

Tsuen Wan, NT, Hong Kong

Tel: +852 25680106 Email: info@callab.com.hk Fax: +852 30116194 Website: www.callab.com.hk

Calibration Certificate No.: CC0402302

Customer Information

Customer: Castco Testing Centre Limited 33, On Kui Street, Fanling, N.T.

| Equipment Description | Manufacturer | Model No. | Serial No. | Assigned equipment No.: |
|-----------------------|---------------------|-----------|-------------|-------------------------|
| Weather Station | Davis Vantage PRO 2 | 6152CEU | AZ170710012 | AAST-WS-02 |

Cortificate Information

| certificate information | | | |
|--------------------------|-------------------------------|------------------------|------------------------|
| Date of Receipt: | 8 February 2023 | Calibration Condition: | 24.5°C, 54%RH, 1010hPa |
| Date of Calibration: | 20 February 2023 | Adjustment: | N/A |
| Due Date of Calibration: | N/A | Appearance: | Good |
| Calibration Procedure: | JJF 1183-2007, JJF 1076-2001, | Remark: | N/A |
| | SOP-116 | | |

Reference Equipment Identification

| Equipment Description | Model | Serial No. | Expiration Date |
|---------------------------------|------------|------------------------|-----------------|
| Platinum resistance thermometer | KPPRHT-A-1 | KCI I-1095, KCI P-1095 | 9 November 2024 |
| Humidity sensor | KPPRHT-A-1 | KCI I-1095, KCI P-1095 | 9 November 2024 |
| Hot Wire Anemometer | 9535 | T95351316004 | 11 August 2024 |

Note1: The estimated expanded uncertainties have been calculated in "Evaluation and expression of uncertainty in measurement" and give an internal estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Note2: The standard (s) and instrument used in the calibration are traceable to national or international recognized standard and are calibrated on a schedule to maintain the

Note3: The result reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long term stability of the

Approved By:

Company Chop:

lonew Warren Yeung

Certificate Issue Date: 20 February 2023

CC0402302

2. The certificate is issued subject to the latest Terms and Conditions, available at our web site

1. The certificate shall not be reproduced except in full, without written approval of Cal Lab Calibration

Page 1 of 2



Cal Lab Limited 校正實驗室有限公司

Room 2103, Technology Plaza, 29-35 Sha Tsui Road,

Tsuen Wan, NT, Hong Kong

Tel: +852 25680106 Email: info@callab.com.hk Fax: +852 30116194 Website: www.callab.com.hk

Result of Calibration

| Ten | | | |
|-----|--|--|--|
| | | | |

| Reference reading (°C) | Reading (°C) | Error (°C) | Uncertainty (°C) |
|------------------------|--------------|------------|------------------|
| 15.0 | 15 | 0 | 2 |
| 20.0 | 21 | 1 | 2 |
| 25.0 | 26 | 1 | 2 |
| 30.0 | 30 | 0 | 2 |

Relative Humidity

| sciacive mannarcy | | A CONTRACTOR OF THE PARTY OF TH | |
|-------------------------|---------------|--|-------------------|
| Reference reading (%RH) | Reading (%RH) | Error (%RH) | Uncertainty (%RH) |
| 40.0 | 44 | 4 | 2 |
| 50.0 | 54 | 4 | 2 |
| 70.0 | 60 | -1 | 2 |

| Reference reading (m/s) | Measured reading (m/s) | Error (%) | Uncertainty (%) |
|-------------------------|------------------------|-----------|-----------------|
| 0.0 | 0.0 | N/A | 3.6 |
| 2.0 | 2.0 | 0.0 | 3.6 |
| 5.0 | 4.8 | -4.0 | 3.6 |
| 8.0 | 7.6 | -5.0 | 3.6 |

| Reference reading | Measured reading | Error | Uncertainty |
|-------------------|------------------|-------|-------------|
| 0° | 0° | 0° | 5° |
| 45° | 45° | 0° | 5° |
| 90° | 90° | 0° | 5° |
| 135° | 135° | 0° | 5° |
| 180° | 180° | 0° | 5° |
| 225° | 225° | 0° | 5° |
| 270° | 270° | 0° | 5° |
| 315° | 315° | 0° | 5° |

*** End of Certificate ***

1. The certificate shall not be reproduced except in full, without written approval of Cal Lab Calibration 2. The certificate is issued subject to the latest Terms and Conditions, available at our web site

CC0402302 Page 2 of 2

Appendix F – Weather information

General Information

| Date | Absolute Daily Min Temperature (°C) | Absolute Daily Max Temperature (°C) | Total Rainfall (mm) | Mean Relative Humidity (%) |
|------------|--|--|---------------------|-------------------------------|
| 1/10/2023 | 28 | 34 | 0 | 77 |
| 2/10/2023 | 27.9 | 32.3 | 0.4 | 76 |
| 3/10/2023 | 27.7 | 31.4 | Trace | 78 |
| 4/10/2023 | 28.3 | 34.6 | 0 | 73 |
| 5/10/2023 | 28.5 | 34.1 | 0 | 58 |
| 6/10/2023 | 26.7 | 32.2 | Trace | 62 |
| 7/10/2023 | 23.5 | 27.2 | 1.9 | 74 |
| 8/10/2023 | 22.7 | 25.1 | 92.2 | 87 |
| 9/10/2023 | 23.4 | 25 | 369.7 | 94 |
| 10/10/2023 | 23.8 | 26.9 | 2.3 | 83 |
| 11/10/2023 | 23.7 | 29.2 | 0 | 75 |
| 12/10/2023 | 23.5 | 29.2 | 0 | 72 |
| 13/10/2023 | 24.8 | 30.2 | 0 | 67 |
| 14/10/2023 | 24.7 | 30 | 0 | 66 |
| 15/10/2023 | 25.1 | 29.9 | 0.1 | 72 |
| 16/10/2023 | 25.4 | 28.9 | 0 | 70 |
| 17/10/2023 | 24.5 | 28.2 | Trace | 61 |
| 18/10/2023 | 23.4 | 25.4 | 38.3 | 85 |
| 19/10/2023 | 24.6 | 26 | 27.9 | 91 |
| 20/10/2023 | 24.6 | 27.6 | 0.2 | 82 |
| 21/10/2023 | 22 | 25.4 | Trace | 76 |
| 22/10/2023 | 22.4 | 27.8 | Trace | 71 |
| 23/10/2023 | 23.8 | 29.4 | Trace | 77 |
| 24/10/2023 | 24.8 | 30.1 | 0 | 76 |
| 25/10/2023 | 25.3 | 29.7 | 0 | 80 |
| 26/10/2023 | 24.8 | 29.2 | 0 | 78 |
| 27/10/2023 | 24.9 | 29.6 | 0 | 81 |
| 28/10/2023 | 24.2 | 27.7 | 9.5 | 85 |
| 29/10/2023 | 24.1 | 27.1 | 3.5 | 79 |
| 30/10/2023 | 24.6 | 29.3 | Trace | 77 |
| 31/10/2023 | 24.1 | 28.6 | 0 | 70 |

NOTE1: The above weather information was obtained from manned weather station of Hong Kong Observatory.

NOTE2: Trace means rainfall less than 0.12 mm

https://www.hko.gov.hk/en/cis/dailyExtract.htm?y=2023&m=10

Kai Tak Runway Park Information

| Date | Absolute Daily Min Temperature (°C) | Absolute Daily Max Temperature (°C) |
|------------|-------------------------------------|-------------------------------------|
| 1/10/2023 | 28.5 | 33.0 |
| 2/10/2023 | 27.6 | 31.1 |
| 3/10/2023 | 26.6 | 32.2 |
| 4/10/2023 | 28.5 | 35.5 |
| 5/10/2023 | 28.3 | 34.5 |
| 6/10/2023 | 26.3 | 32.7 |
| 7/10/2023 | 23.0 | 27.0 |
| 8/10/2023 | 23.2 | 25.5 |
| 9/10/2023 | 23.3 | 25.2 |
| 10/10/2023 | 27.4 | 23.8 |
| 11/10/2023 | 24.1 | 29.5 |
| 12/10/2023 | 23.7 | 29.6 |
| 13/10/2023 | 25.4 | 29.7 |
| 14/10/2023 | 25.0 | 30.9 |
| 15/10/2023 | 25.4 | 29.9 |
| 16/10/2023 | 25.3 | 29.3 |
| 17/10/2023 | 24.6 | 27.8 |
| 18/10/2023 | 23.2 | 25.5 |
| 19/10/2023 | 24.6 | 26.3 |
| 20/10/2023 | 24.6 | 28.3 |
| 21/10/2023 | 22.2 | 25.0 |
| 22/10/2023 | 22.9 | 28.6 |
| 23/10/2023 | 24.0 | 28.8 |
| 24/10/2023 | 24.8 | 29.6 |
| 25/10/2023 | 25.3 | 29.2 |
| 26/10/2023 | 24.5 | 28.8 |
| 27/10/2023 | 24.7 | 29.0 |
| 28/10/2023 | 23.8 | 27.6 |
| 29/10/2023 | 24.0 | 27.3 |
| 30/10/2023 | 24.6 | 28.9 |
| 31/10/2023 | 23.9 | 28.2 |

NOTE1: The above weather information was obtained from manned weather station of Kai Tak Runway Park.

https://i-lens.hk/hkweather/history_chart.php?date=2023-10-01&chart_type=DG_TEMP

| Date | Time | Wind Speed (m/s) | Wind Direction |
|-----------|-------|------------------------|-------------------|-----------|-------|------------------------|-------------------|-----------|-------|------------------------|-------------------|-----------|-------|------------------------|-------------------|
| 1/10/2023 | 0:00 | 1.3 | 135 | 2/10/2023 | 0:00 | 0.4 | 67.5 | 3/10/2023 | 0:00 | 1.8 | 270 | 4/10/2023 | 0:00 | 1.3 | 247.5 |
| 1/10/2023 | 1:00 | 1.8 | 135 | 2/10/2023 | 1:00 | 0.9 | 90 | 3/10/2023 | 1:00 | 1.8 | 247.5 | 4/10/2023 | 1:00 | 0.9 | 247.5 |
| 1/10/2023 | 2:00 | 1.8 | 112.5 | 2/10/2023 | 2:00 | 0.9 | 112.5 | 3/10/2023 | 2:00 | 2.2 | 270 | 4/10/2023 | 2:00 | 1.3 | 247.5 |
| 1/10/2023 | 3:00 | 1.3 | 45 | 2/10/2023 | 3:00 | 0.9 | 67.5 | 3/10/2023 | 3:00 | 1.3 | 270 | 4/10/2023 | 3:00 | 1.8 | 247.5 |
| 1/10/2023 | 4:00 | 1.3 | 45 | 2/10/2023 | 4:00 | 0.9 | 112.5 | 3/10/2023 | 4:00 | 0.9 | 247.5 | 4/10/2023 | 4:00 | 2.2 | 135 |
| 1/10/2023 | 5:00 | 0.4 | 337.5 | 2/10/2023 | 5:00 | 0.9 | 90 | 3/10/2023 | 5:00 | 0.4 | 247.5 | 4/10/2023 | 5:00 | 1.3 | 112.5 |
| 1/10/2023 | 6:00 | 0.4 | 90 | 2/10/2023 | 6:00 | 0.9 | 112.5 | 3/10/2023 | 6:00 | 0.4 | 67.5 | 4/10/2023 | 6:00 | 0.9 | 247.5 |
| 1/10/2023 | 7:00 | 0.4 | 337.5 | 2/10/2023 | 7:00 | 0.9 | 112.5 | 3/10/2023 | 7:00 | 0.9 | 270 | 4/10/2023 | 7:00 | 0.4 | 247.5 |
| 1/10/2023 | 8:00 | 0.9 | 157.5 | 2/10/2023 | 8:00 | 0.9 | 90 | 3/10/2023 | 8:00 | 0.9 | 292.5 | 4/10/2023 | 8:00 | 0.4 | 90 |
| 1/10/2023 | 9:00 | 0.4 | 315 | 2/10/2023 | 9:00 | 0.9 | 90 | 3/10/2023 | 9:00 | 0.9 | 135 | 4/10/2023 | 9:00 | 0.9 | 247.5 |
| 1/10/2023 | 10:00 | 0.4 | 292.5 | 2/10/2023 | 10:00 | 0.9 | 67.5 | 3/10/2023 | 10:00 | 0.9 | 112.5 | 4/10/2023 | 10:00 | 0.9 | 247.5 |
| 1/10/2023 | 11:00 | 0.4 | 135 | 2/10/2023 | 11:00 | 0.4 | 45 | 3/10/2023 | 11:00 | 1.3 | 135 | 4/10/2023 | 11:00 | 0.9 | 247.5 |
| 1/10/2023 | 12:00 | 0.4 | 45 | 2/10/2023 | 12:00 | 0.4 | 90 | 3/10/2023 | 12:00 | 1.3 | 112.5 | 4/10/2023 | 12:00 | 0.9 | 247.5 |
| 1/10/2023 | 13:00 | 0.9 | 67.5 | 2/10/2023 | 13:00 | 0.4 | 67.5 | 3/10/2023 | 13:00 | 1.3 | 135 | 4/10/2023 | 13:00 | 1.3 | 247.5 |
| 1/10/2023 | 14:00 | 0.9 | 157.5 | 2/10/2023 | 14:00 | 1.3 | 247.5 | 3/10/2023 | 14:00 | 1.3 | 67.5 | 4/10/2023 | 14:00 | 1.3 | 247.5 |
| 1/10/2023 | 15:00 | 0.9 | 135 | 2/10/2023 | 15:00 | 1.3 | 247.5 | 3/10/2023 | 15:00 | 1.3 | 157.5 | 4/10/2023 | 15:00 | 1.3 | 247.5 |
| 1/10/2023 | 16:00 | 0.9 | 112.5 | 2/10/2023 | 16:00 | 1.3 | 247.5 | 3/10/2023 | 16:00 | 1.3 | 135 | 4/10/2023 | 16:00 | 1.3 | 247.5 |
| 1/10/2023 | 17:00 | 0.9 | 112.5 | 2/10/2023 | 17:00 | 1.3 | 90 | 3/10/2023 | 17:00 | 1.8 | 112.5 | 4/10/2023 | 17:00 | 1.3 | 247.5 |
| 1/10/2023 | 18:00 | 0.9 | 135 | 2/10/2023 | 18:00 | 1.3 | 90 | 3/10/2023 | 18:00 | 0.9 | 112.5 | 4/10/2023 | 18:00 | 1.3 | 247.5 |
| 1/10/2023 | 19:00 | 0.9 | 112.5 | 2/10/2023 | 19:00 | 1.3 | 90 | 3/10/2023 | 19:00 | 2.2 | 135 | 4/10/2023 | 19:00 | 1.8 | 135 |
| 1/10/2023 | 20:00 | 0.9 | 112.5 | 2/10/2023 | 20:00 | 1.3 | 90 | 3/10/2023 | 20:00 | 2.7 | 135 | 4/10/2023 | 20:00 | 0.9 | 112.5 |
| 1/10/2023 | 21:00 | 0.9 | 112.5 | 2/10/2023 | 21:00 | 1.3 | 90 | 3/10/2023 | 21:00 | 1.3 | 135 | 4/10/2023 | 21:00 | 0.4 | 247.5 |
| 1/10/2023 | 22:00 | 0.9 | 112.5 | 2/10/2023 | 22:00 | 1.3 | 90 | 3/10/2023 | 22:00 | 1.3 | 135 | 4/10/2023 | 22:00 | 0.4 | 247.5 |

| Date | Time | Wind Speed (m/s) | Wind Direction |
|-----------|-------|------------------------|-------------------|-----------|-------|------------------------|-------------------|-----------|-------|------------------------|-------------------|-----------|-------|------------------------|-------------------|
| 1/10/2023 | 23:00 | 1.1 | 90 | 2/10/2023 | 23:00 | 1.3 | 90 | 3/10/2023 | 23:00 | 0.4 | 90 | 4/10/2023 | 23:00 | 0.9 | 90 |
| 5/10/2023 | 0:00 | 0.9 | 45 | 6/10/2023 | 0:00 | 0.9 | 135 | 7/10/2023 | 0:00 | 1.3 | 67.5 | 8/10/2023 | 0:00 | 1.3 | 337.5 |
| 5/10/2023 | 1:00 | 1.8 | 45 | 6/10/2023 | 1:00 | 0.9 | 112.5 | 7/10/2023 | 1:00 | 1.3 | 292.5 | 8/10/2023 | 1:00 | 0.9 | 22.5 |
| 5/10/2023 | 2:00 | 1.8 | 22.5 | 6/10/2023 | 2:00 | 0.4 | 247.5 | 7/10/2023 | 2:00 | 0.9 | 112.5 | 8/10/2023 | 2:00 | 1.3 | 270 |
| 5/10/2023 | 3:00 | 0.9 | 292.5 | 6/10/2023 | 3:00 | 0.4 | 202.5 | 7/10/2023 | 3:00 | 0.9 | 112.5 | 8/10/2023 | 3:00 | 0.9 | 45 |
| 5/10/2023 | 4:00 | 1.8 | 22.5 | 6/10/2023 | 4:00 | 0.4 | 112.5 | 7/10/2023 | 4:00 | 1.3 | 135 | 8/10/2023 | 4:00 | 1.8 | 45 |
| 5/10/2023 | 5:00 | 1.3 | 22.5 | 6/10/2023 | 5:00 | 0.4 | 135 | 7/10/2023 | 5:00 | 0.9 | 135 | 8/10/2023 | 5:00 | 1.8 | 22.5 |
| 5/10/2023 | 6:00 | 1.8 | 315 | 6/10/2023 | 6:00 | 1.3 | 112.5 | 7/10/2023 | 6:00 | 1.8 | 135 | 8/10/2023 | 6:00 | 0.9 | 292.5 |
| 5/10/2023 | 7:00 | 1.3 | 22.5 | 6/10/2023 | 7:00 | 1.8 | 112.5 | 7/10/2023 | 7:00 | 1.8 | 112.5 | 8/10/2023 | 7:00 | 1.8 | 22.5 |
| 5/10/2023 | 8:00 | 1.8 | 270 | 6/10/2023 | 8:00 | 0.9 | 112.5 | 7/10/2023 | 8:00 | 2.2 | 67.5 | 8/10/2023 | 8:00 | 1.3 | 22.5 |
| 5/10/2023 | 9:00 | 2.2 | 45 | 6/10/2023 | 9:00 | 0.9 | 337.5 | 7/10/2023 | 9:00 | 1.8 | 135 | 8/10/2023 | 9:00 | 1.8 | 315 |
| 5/10/2023 | 10:00 | 1.8 | 315 | 6/10/2023 | 10:00 | 1.3 | 22.5 | 7/10/2023 | 10:00 | 1.3 | 22.5 | 8/10/2023 | 10:00 | 0.9 | 90 |
| 5/10/2023 | 11:00 | 1.8 | 270 | 6/10/2023 | 11:00 | 1.3 | 315 | 7/10/2023 | 11:00 | 0.9 | 135 | 8/10/2023 | 11:00 | 1.3 | 135 |
| 5/10/2023 | 12:00 | 1.3 | 135 | 6/10/2023 | 12:00 | 0.4 | 112.5 | 7/10/2023 | 12:00 | 0.9 | 135 | 8/10/2023 | 12:00 | 1.3 | 90 |
| 5/10/2023 | 13:00 | 1.8 | 315 | 6/10/2023 | 13:00 | 0.4 | 67.5 | 7/10/2023 | 13:00 | 0.9 | 112.5 | 8/10/2023 | 13:00 | 1.8 | 135 |
| 5/10/2023 | 14:00 | 1.3 | 112.5 | 6/10/2023 | 14:00 | 1.3 | 292.5 | 7/10/2023 | 14:00 | 0.4 | 112.5 | 8/10/2023 | 14:00 | 1.3 | 90 |
| 5/10/2023 | 15:00 | 1.8 | 90 | 6/10/2023 | 15:00 | 0.9 | 247.5 | 7/10/2023 | 15:00 | 0.4 | 225 | 8/10/2023 | 15:00 | 0.9 | 112.5 |
| 5/10/2023 | 16:00 | 1.3 | 90 | 6/10/2023 | 16:00 | 1.8 | 247.5 | 7/10/2023 | 16:00 | 0.4 | 225 | 8/10/2023 | 16:00 | 1.3 | 90 |
| 5/10/2023 | 17:00 | 0.9 | 112.5 | 6/10/2023 | 17:00 | 1.8 | 270 | 7/10/2023 | 17:00 | 0.4 | 225 | 8/10/2023 | 17:00 | 0.9 | 90 |
| 5/10/2023 | 18:00 | 0.9 | 112.5 | 6/10/2023 | 18:00 | 0.9 | 112.5 | 7/10/2023 | 18:00 | 1.3 | 135 | 8/10/2023 | 18:00 | 0.4 | 135 |
| 5/10/2023 | 19:00 | 0.9 | 112.5 | 6/10/2023 | 19:00 | 0.9 | 337.5 | 7/10/2023 | 19:00 | 1.8 | 90 | 8/10/2023 | 19:00 | 1.3 | 90 |
| 5/10/2023 | 20:00 | 0.4 | 112.5 | 6/10/2023 | 20:00 | 0.4 | 22.5 | 7/10/2023 | 20:00 | 0.9 | 90 | 8/10/2023 | 20:00 | 0.4 | 135 |
| 5/10/2023 | 21:00 | 0.4 | 112.5 | 6/10/2023 | 21:00 | 0.9 | 315 | 7/10/2023 | 21:00 | 0.9 | 90 | 8/10/2023 | 21:00 | 0.9 | 90 |

| Date | Time | Wind Speed (m/s) | Wind Direction | Date | Time | Wind Speed (m/s) | Wind Direction | Date | Time | Wind Speed (m/s) | Wind Direction | Date | Time | Wind Speed (m/s) | Wind Direction |
|-----------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|
| 5/10/2023 | 22:00 | 1.8 | 90 | 6/10/2023 | 22:00 | 0.9 | 315 | 7/10/2023 | 22:00 | 0.9 | 90 | 8/10/2023 | 22:00 | 0.9 | 67.5 |
| 5/10/2023 | 23:00 | 0.4 | 45 | 6/10/2023 | 23:00 | 1.3 | 315 | 7/10/2023 | 23:00 | 0.9 | 112.5 | 8/10/2023 | 23:00 | 1.3 | 112.5 |
| 9/10/2023 | 0:00 | 1.3 | 112.5 | 10/10/2023 | 0:00 | 0.9 | 112.5 | 11/10/2023 | 0:00 | 0.9 | 112.5 | 12/10/2023 | 0:00 | 2.2 | 135 |
| 9/10/2023 | 1:00 | 1.3 | 112.5 | 10/10/2023 | 1:00 | 0.9 | 112.5 | 11/10/2023 | 1:00 | 0.9 | 135 | 12/10/2023 | 1:00 | 1.3 | 180 |
| 9/10/2023 | 2:00 | 2.2 | 135 | 10/10/2023 | 2:00 | 0.9 | 225 | 11/10/2023 | 2:00 | 1.3 | 135 | 12/10/2023 | 2:00 | 1.3 | 112.5 |
| 9/10/2023 | 3:00 | 1.3 | 135 | 10/10/2023 | 3:00 | 0.9 | 225 | 11/10/2023 | 3:00 | 1.8 | 135 | 12/10/2023 | 3:00 | 0.9 | 112.5 |
| 9/10/2023 | 4:00 | 1.8 | 112.5 | 10/10/2023 | 4:00 | 1.3 | 157.5 | 11/10/2023 | 4:00 | 0.9 | 90 | 12/10/2023 | 4:00 | 1.8 | 135 |
| 9/10/2023 | 5:00 | 1.3 | 90 | 10/10/2023 | 5:00 | 0.9 | 112.5 | 11/10/2023 | 5:00 | 1.8 | 270 | 12/10/2023 | 5:00 | 1.8 | 135 |
| 9/10/2023 | 6:00 | 1.3 | 135 | 10/10/2023 | 6:00 | 0.4 | 180 | 11/10/2023 | 6:00 | 0.9 | 45 | 12/10/2023 | 6:00 | 1.8 | 112.5 |
| 9/10/2023 | 7:00 | 1.8 | 135 | 10/10/2023 | 7:00 | 1.3 | 112.5 | 11/10/2023 | 7:00 | 1.3 | 225 | 12/10/2023 | 7:00 | 0.4 | 90 |
| 9/10/2023 | 8:00 | 1.8 | 112.5 | 10/10/2023 | 8:00 | 0.9 | 90 | 11/10/2023 | 8:00 | 1.3 | 270 | 12/10/2023 | 8:00 | 0.4 | 90 |
| 9/10/2023 | 9:00 | 1.3 | 135 | 10/10/2023 | 9:00 | 0.9 | 135 | 11/10/2023 | 9:00 | 1.3 | 135 | 12/10/2023 | 9:00 | 0.4 | 112.5 |
| 9/10/2023 | 10:00 | 0.9 | 22.5 | 10/10/2023 | 10:00 | 0.9 | 135 | 11/10/2023 | 10:00 | 0.9 | 112.5 | 12/10/2023 | 10:00 | 0.4 | 112.5 |
| 9/10/2023 | 11:00 | 3.6 | 22.5 | 10/10/2023 | 11:00 | 0.9 | 135 | 11/10/2023 | 11:00 | 0.4 | 180 | 12/10/2023 | 11:00 | 0.9 | 90 |
| 9/10/2023 | 12:00 | 3.1 | 112.5 | 10/10/2023 | 12:00 | 0.9 | 112.5 | 11/10/2023 | 12:00 | 1.3 | 112.5 | 12/10/2023 | 12:00 | 1.3 | 112.5 |
| 9/10/2023 | 13:00 | 4 | 45 | 10/10/2023 | 13:00 | 0.9 | 135 | 11/10/2023 | 13:00 | 2.2 | 135 | 12/10/2023 | 13:00 | 0.4 | 90 |
| 9/10/2023 | 14:00 | 4.3 | 135 | 10/10/2023 | 14:00 | 1.3 | 135 | 11/10/2023 | 14:00 | 1.3 | 135 | 12/10/2023 | 14:00 | 0.4 | 90 |
| 9/10/2023 | 15:00 | 4.3 | 180 | 10/10/2023 | 15:00 | 1.8 | 135 | 11/10/2023 | 15:00 | 1.8 | 112.5 | 12/10/2023 | 15:00 | 0.9 | 90 |
| 9/10/2023 | 16:00 | 4.3 | 112.5 | 10/10/2023 | 16:00 | 0.9 | 90 | 11/10/2023 | 16:00 | 1.3 | 90 | 12/10/2023 | 16:00 | 1.3 | 90 |
| 9/10/2023 | 17:00 | 4.3 | 90 | 10/10/2023 | 17:00 | 1.8 | 270 | 11/10/2023 | 17:00 | 1.3 | 135 | 12/10/2023 | 17:00 | 1.3 | 112.5 |
| 9/10/2023 | 18:00 | 3.6 | 135 | 10/10/2023 | 18:00 | 0.9 | 45 | 11/10/2023 | 18:00 | 1.8 | 135 | 12/10/2023 | 18:00 | 1.8 | 157.5 |
| 9/10/2023 | 19:00 | 4.6 | 135 | 10/10/2023 | 19:00 | 1.3 | 225 | 11/10/2023 | 19:00 | 1.8 | 112.5 | 12/10/2023 | 19:00 | 1.8 | 45 |
| 9/10/2023 | 20:00 | 5 | 112.5 | 10/10/2023 | 20:00 | 1.3 | 270 | 11/10/2023 | 20:00 | 1.3 | 135 | 12/10/2023 | 20:00 | 1.8 | 22.5 |

| Date | Time | Wind Speed (m/s) | Wind Direction |
|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|
| 9/10/2023 | 21:00 | 5 | 135 | 10/10/2023 | 21:00 | 1.3 | 135 | 11/10/2023 | 21:00 | 1.3 | 90 | 12/10/2023 | 21:00 | 1.8 | 45 |
| 9/10/2023 | 22:00 | 1.8 | 90 | 10/10/2023 | 22:00 | 1.3 | 90 | 11/10/2023 | 22:00 | 0.9 | 112.5 | 12/10/2023 | 22:00 | 1.8 | 45 |
| 9/10/2023 | 23:00 | 0.9 | 45 | 10/10/2023 | 23:00 | 1.3 | 45 | 11/10/2023 | 23:00 | 1.3 | 112.5 | 12/10/2023 | 23:00 | 1.8 | 45 |
| 13/10/2023 | 0:00 | 0.9 | 337.5 | 14/10/2023 | 0:00 | 0.9 | 112.5 | 15/10/2023 | 0:00 | 0.9 | 112.5 | 16/10/2023 | 0:00 | 0.9 | 315 |
| 13/10/2023 | 1:00 | 1.3 | 112.5 | 14/10/2023 | 1:00 | 0.9 | 67.5 | 15/10/2023 | 1:00 | 1.3 | 67.5 | 16/10/2023 | 1:00 | 1.3 | 247.5 |
| 13/10/2023 | 2:00 | 1.3 | 112.5 | 14/10/2023 | 2:00 | 0.9 | 112.5 | 15/10/2023 | 2:00 | 0.4 | 45 | 16/10/2023 | 2:00 | 1.3 | 225 |
| 13/10/2023 | 3:00 | 2.2 | 135 | 14/10/2023 | 3:00 | 0.4 | 337.5 | 15/10/2023 | 3:00 | 1.3 | 112.5 | 16/10/2023 | 3:00 | 1.3 | 157.5 |
| 13/10/2023 | 4:00 | 1.3 | 135 | 14/10/2023 | 4:00 | 0.4 | 135 | 15/10/2023 | 4:00 | 0.9 | 45 | 16/10/2023 | 4:00 | 0.9 | 202.5 |
| 13/10/2023 | 5:00 | 1.8 | 112.5 | 14/10/2023 | 5:00 | 0.9 | 112.5 | 15/10/2023 | 5:00 | 1.3 | 90 | 16/10/2023 | 5:00 | 0.4 | 202.5 |
| 13/10/2023 | 6:00 | 1.3 | 90 | 14/10/2023 | 6:00 | 0.9 | 22.5 | 15/10/2023 | 6:00 | 0.9 | 45 | 16/10/2023 | 6:00 | 0.4 | 247.5 |
| 13/10/2023 | 7:00 | 1.3 | 22.5 | 14/10/2023 | 7:00 | 0.4 | 45 | 15/10/2023 | 7:00 | 0.4 | 135 | 16/10/2023 | 7:00 | 0.9 | 225 |
| 13/10/2023 | 8:00 | 1.3 | 135 | 14/10/2023 | 8:00 | 1.3 | 315 | 15/10/2023 | 8:00 | 0.9 | 112.5 | 16/10/2023 | 8:00 | 0.4 | 157.5 |
| 13/10/2023 | 9:00 | 1.3 | 135 | 14/10/2023 | 9:00 | 1.3 | 45 | 15/10/2023 | 9:00 | 0.4 | 22.5 | 16/10/2023 | 9:00 | 0.9 | 202.5 |
| 13/10/2023 | 10:00 | 1.3 | 90 | 14/10/2023 | 10:00 | 1.3 | 45 | 15/10/2023 | 10:00 | 1.3 | 45 | 16/10/2023 | 10:00 | 1.8 | 202.5 |
| 13/10/2023 | 11:00 | 0.9 | 45 | 14/10/2023 | 11:00 | 0.4 | 337.5 | 15/10/2023 | 11:00 | 1.8 | 67.5 | 16/10/2023 | 11:00 | 0.1 | 112.5 |
| 13/10/2023 | 12:00 | 0.4 | 22.5 | 14/10/2023 | 12:00 | 0.9 | 157.5 | 15/10/2023 | 12:00 | 0.9 | 67.5 | 16/10/2023 | 12:00 | 1.8 | 112.5 |
| 13/10/2023 | 13:00 | 0.9 | 45 | 14/10/2023 | 13:00 | 0.1 | 202.5 | 15/10/2023 | 13:00 | 0.9 | 90 | 16/10/2023 | 13:00 | 0.4 | 90 |
| 13/10/2023 | 14:00 | 0.9 | 135 | 14/10/2023 | 14:00 | 1.8 | 202.5 | 15/10/2023 | 14:00 | 0.4 | 90 | 16/10/2023 | 14:00 | 0.4 | 67.5 |
| 13/10/2023 | 15:00 | 0.4 | 315 | 14/10/2023 | 15:00 | 0.4 | 202.5 | 15/10/2023 | 15:00 | 0.4 | 67.5 | 16/10/2023 | 15:00 | 0.4 | 67.5 |
| 13/10/2023 | 16:00 | 0.9 | 112.5 | 14/10/2023 | 16:00 | 0.9 | 202.5 | 15/10/2023 | 16:00 | 0.4 | 112.5 | 16/10/2023 | 16:00 | 0.4 | 67.5 |
| 13/10/2023 | 17:00 | 0.9 | 67.5 | 14/10/2023 | 17:00 | 0.4 | 202.5 | 15/10/2023 | 17:00 | 0.4 | 90 | 16/10/2023 | 17:00 | 0.4 | 90 |
| 13/10/2023 | 18:00 | 0.9 | 112.5 | 14/10/2023 | 18:00 | 1.3 | 202.5 | 15/10/2023 | 18:00 | 0.4 | 90 | 16/10/2023 | 18:00 | 0.9 | 112.5 |
| 13/10/2023 | 19:00 | 0.4 | 337.5 | 14/10/2023 | 19:00 | 1.3 | 202.5 | 15/10/2023 | 19:00 | 0.4 | 90 | 16/10/2023 | 19:00 | 0.9 | 112.5 |

| Date | Time | Wind Speed (m/s) | Wind Direction |
|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|
| 13/10/2023 | 20:00 | 0.4 | 135 | 14/10/2023 | 20:00 | 1.3 | 135 | 15/10/2023 | 20:00 | 0.9 | 90 | 16/10/2023 | 20:00 | 0.4 | 90 |
| 13/10/2023 | 21:00 | 0.9 | 112.5 | 14/10/2023 | 21:00 | 0.4 | 112.5 | 15/10/2023 | 21:00 | 1.3 | 90 | 16/10/2023 | 21:00 | 0.4 | 90 |
| 13/10/2023 | 22:00 | 0.9 | 22.5 | 14/10/2023 | 22:00 | 0.9 | 90 | 15/10/2023 | 22:00 | 1.3 | 90 | 16/10/2023 | 22:00 | 0.9 | 112.5 |
| 13/10/2023 | 23:00 | 1.3 | 22.5 | 14/10/2023 | 23:00 | 0.4 | 337.5 | 15/10/2023 | 23:00 | 1.3 | 90 | 16/10/2023 | 23:00 | 0.9 | 90 |

| Date | Time | Wind Speed (m/s) | Wind Direction |
|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|
| 17/10/2023 | 0:00 | 0.9 | 112.5 | 18/10/2023 | 0:00 | 1.3 | 67.5 | 19/10/2023 | 0:00 | 0.9 | 135 | 20/10/2023 | 0:00 | 1.3 | 112.5 |
| 17/10/2023 | 1:00 | 0.9 | 67.5 | 18/10/2023 | 1:00 | 0.9 | 67.5 | 19/10/2023 | 1:00 | 0.4 | 45 | 20/10/2023 | 1:00 | 1.3 | 67.5 |
| 17/10/2023 | 2:00 | 1.3 | 67.5 | 18/10/2023 | 2:00 | 1.3 | 67.5 | 19/10/2023 | 2:00 | 0.4 | 315 | 20/10/2023 | 2:00 | 1.3 | 112.5 |
| 17/10/2023 | 3:00 | 0.9 | 90 | 18/10/2023 | 3:00 | 0.9 | 90 | 19/10/2023 | 3:00 | 0.4 | 22.5 | 20/10/2023 | 3:00 | 0.9 | 67.5 |
| 17/10/2023 | 4:00 | 0.9 | 90 | 18/10/2023 | 4:00 | 0.9 | 90 | 19/10/2023 | 4:00 | 0.9 | 112.5 | 20/10/2023 | 4:00 | 1.3 | 67.5 |
| 17/10/2023 | 5:00 | 0.9 | 67.5 | 18/10/2023 | 5:00 | 0.9 | 67.5 | 19/10/2023 | 5:00 | 0.9 | 112.5 | 20/10/2023 | 5:00 | 0.9 | 90 |
| 17/10/2023 | 6:00 | 0.4 | 112.5 | 18/10/2023 | 6:00 | 0.4 | 112.5 | 19/10/2023 | 6:00 | 0.9 | 90 | 20/10/2023 | 6:00 | 0.9 | 90 |
| 17/10/2023 | 7:00 | 0.4 | 90 | 18/10/2023 | 7:00 | 0.4 | 90 | 19/10/2023 | 7:00 | 0.9 | 112.5 | 20/10/2023 | 7:00 | 0.9 | 67.5 |
| 17/10/2023 | 8:00 | 0.9 | 112.5 | 18/10/2023 | 8:00 | 0.9 | 112.5 | 19/10/2023 | 8:00 | 0.9 | 90 | 20/10/2023 | 8:00 | 0.4 | 112.5 |
| 17/10/2023 | 9:00 | 0.9 | 90 | 18/10/2023 | 9:00 | 0.9 | 90 | 19/10/2023 | 9:00 | 0.9 | 112.5 | 20/10/2023 | 9:00 | 0.4 | 90 |
| 17/10/2023 | 10:00 | 1.3 | 112.5 | 18/10/2023 | 10:00 | 1.3 | 112.5 | 19/10/2023 | 10:00 | 0.9 | 67.5 | 20/10/2023 | 10:00 | 0.9 | 112.5 |
| 17/10/2023 | 11:00 | 1.3 | 67.5 | 18/10/2023 | 11:00 | 1.3 | 67.5 | 19/10/2023 | 11:00 | 0.9 | 112.5 | 20/10/2023 | 11:00 | 0.9 | 90 |
| 17/10/2023 | 12:00 | 1.3 | 112.5 | 18/10/2023 | 12:00 | 1.3 | 112.5 | 19/10/2023 | 12:00 | 0.9 | 112.5 | 20/10/2023 | 12:00 | 1.3 | 112.5 |
| 17/10/2023 | 13:00 | 0.9 | 67.5 | 18/10/2023 | 13:00 | 1.8 | 112.5 | 19/10/2023 | 13:00 | 0.9 | 112.5 | 20/10/2023 | 13:00 | 0.9 | 112.5 |
| 17/10/2023 | 14:00 | 0.4 | 90 | 18/10/2023 | 14:00 | 0.4 | 112.5 | 19/10/2023 | 14:00 | 0.9 | 112.5 | 20/10/2023 | 14:00 | 1.3 | 112.5 |
| 17/10/2023 | 15:00 | 0.9 | 90 | 18/10/2023 | 15:00 | 0.9 | 112.5 | 19/10/2023 | 15:00 | 0.4 | 112.5 | 20/10/2023 | 15:00 | 0.4 | 112.5 |
| 17/10/2023 | 16:00 | 1.3 | 112.5 | 18/10/2023 | 16:00 | 0.4 | 112.5 | 19/10/2023 | 16:00 | 0.9 | 337.5 | 20/10/2023 | 16:00 | 0.4 | 112.5 |

| Date | Time | Wind Speed (m/s) | Wind Direction |
|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|
| 17/10/2023 | 17:00 | 1.3 | 67.5 | 18/10/2023 | 17:00 | 0.9 | 337.5 | 19/10/2023 | 17:00 | 0.4 | 337.5 | 20/10/2023 | 17:00 | 0.4 | 112.5 |
| 17/10/2023 | 18:00 | 1.3 | 112.5 | 18/10/2023 | 18:00 | 0.4 | 337.5 | 19/10/2023 | 18:00 | 0.4 | 22.5 | 20/10/2023 | 18:00 | 1.3 | 45 |
| 17/10/2023 | 19:00 | 0.9 | 67.5 | 18/10/2023 | 19:00 | 0.9 | 337.5 | 19/10/2023 | 19:00 | 0.4 | 67.5 | 20/10/2023 | 19:00 | 0.9 | 45 |
| 17/10/2023 | 20:00 | 1.3 | 67.5 | 18/10/2023 | 20:00 | 0.4 | 337.5 | 19/10/2023 | 20:00 | 0.9 | 67.5 | 20/10/2023 | 20:00 | 1.3 | 45 |
| 17/10/2023 | 21:00 | 0.9 | 90 | 18/10/2023 | 21:00 | 0.4 | 337.5 | 19/10/2023 | 21:00 | 1.3 | 67.5 | 20/10/2023 | 21:00 | 0.9 | 45 |
| 17/10/2023 | 22:00 | 1.8 | 90 | 18/10/2023 | 22:00 | 0.4 | 337.5 | 19/10/2023 | 22:00 | 0.4 | 90 | 20/10/2023 | 22:00 | 0.9 | 45 |
| 17/10/2023 | 23:00 | 0.4 | 90 | 18/10/2023 | 23:00 | 0.9 | 22.5 | 19/10/2023 | 23:00 | 0.9 | 112.5 | 20/10/2023 | 23:00 | 0.9 | 270 |
| 21/10/2023 | 0:00 | 1.3 | 112.5 | 22/10/2023 | 0:00 | 1.3 | 112.5 | 23/10/2023 | 0:00 | 0.9 | 67.5 | 24/10/2023 | 0:00 | 0.4 | 90 |
| 21/10/2023 | 1:00 | 0.9 | 90 | 22/10/2023 | 1:00 | 0.9 | 67.5 | 23/10/2023 | 1:00 | 0.9 | 67.5 | 24/10/2023 | 1:00 | 0.9 | 112.5 |
| 21/10/2023 | 2:00 | 0.9 | 67.5 | 22/10/2023 | 2:00 | 1.3 | 67.5 | 23/10/2023 | 2:00 | 1.3 | 67.5 | 24/10/2023 | 2:00 | 0.9 | 90 |
| 21/10/2023 | 3:00 | 1.3 | 67.5 | 22/10/2023 | 3:00 | 0.9 | 90 | 23/10/2023 | 3:00 | 0.9 | 90 | 24/10/2023 | 3:00 | 1.3 | 112.5 |
| 21/10/2023 | 4:00 | 0.9 | 90 | 22/10/2023 | 4:00 | 0.9 | 90 | 23/10/2023 | 4:00 | 0.9 | 90 | 24/10/2023 | 4:00 | 1.3 | 67.5 |
| 21/10/2023 | 5:00 | 0.9 | 90 | 22/10/2023 | 5:00 | 0.9 | 67.5 | 23/10/2023 | 5:00 | 0.9 | 67.5 | 24/10/2023 | 5:00 | 1.3 | 112.5 |
| 21/10/2023 | 6:00 | 0.9 | 67.5 | 22/10/2023 | 6:00 | 0.4 | 112.5 | 23/10/2023 | 6:00 | 0.4 | 112.5 | 24/10/2023 | 6:00 | 0.9 | 67.5 |
| 21/10/2023 | 7:00 | 0.4 | 112.5 | 22/10/2023 | 7:00 | 0.4 | 90 | 23/10/2023 | 7:00 | 1.3 | 112.5 | 24/10/2023 | 7:00 | 1.3 | 67.5 |
| 21/10/2023 | 8:00 | 0.4 | 90 | 22/10/2023 | 8:00 | 0.9 | 112.5 | 23/10/2023 | 8:00 | 1.3 | 45 | 24/10/2023 | 8:00 | 0.9 | 90 |
| 21/10/2023 | 9:00 | 0.9 | 112.5 | 22/10/2023 | 9:00 | 0.9 | 90 | 23/10/2023 | 9:00 | 2.2 | 135 | 24/10/2023 | 9:00 | 0.9 | 90 |
| 21/10/2023 | 10:00 | 0.9 | 90 | 22/10/2023 | 10:00 | 1.3 | 112.5 | 23/10/2023 | 10:00 | 1.3 | 45 | 24/10/2023 | 10:00 | 0.4 | 90 |
| 21/10/2023 | 11:00 | 1.3 | 90 | 22/10/2023 | 11:00 | 1.3 | 67.5 | 23/10/2023 | 11:00 | 0.9 | 45 | 24/10/2023 | 11:00 | 0.4 | 112.5 |
| 21/10/2023 | 12:00 | 1.3 | 112.5 | 22/10/2023 | 12:00 | 1.3 | 112.5 | 23/10/2023 | 12:00 | 0.9 | 112.5 | 24/10/2023 | 12:00 | 0.4 | 90 |
| 21/10/2023 | 13:00 | 0.4 | 90 | 22/10/2023 | 13:00 | 0.9 | 67.5 | 23/10/2023 | 13:00 | 2.2 | 22.5 | 24/10/2023 | 13:00 | 0.9 | 112.5 |
| 21/10/2023 | 14:00 | 0.9 | 135 | 22/10/2023 | 14:00 | 1.3 | 202.5 | 23/10/2023 | 14:00 | 2.2 | 22.5 | 24/10/2023 | 14:00 | 0.4 | 67.5 |
| 21/10/2023 | 15:00 | 0.4 | 180 | 22/10/2023 | 15:00 | 1.3 | 135 | 23/10/2023 | 15:00 | 2.2 | 45 | 24/10/2023 | 15:00 | 0.9 | 67.5 |

| Date | Time | Wind Speed (m/s) | Wind Direction |
|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|
| 21/10/2023 | 16:00 | 0.9 | 180 | 22/10/2023 | 16:00 | 0.9 | 90 | 23/10/2023 | 16:00 | 2.2 | 225 | 24/10/2023 | 16:00 | 0.4 | 67.5 |
| 21/10/2023 | 17:00 | 0.4 | 180 | 22/10/2023 | 17:00 | 0.9 | 90 | 23/10/2023 | 17:00 | 2.2 | 90 | 24/10/2023 | 17:00 | 0.4 | 67.5 |
| 21/10/2023 | 18:00 | 0.4 | 180 | 22/10/2023 | 18:00 | 0.9 | 67.5 | 23/10/2023 | 18:00 | 2.2 | 90 | 24/10/2023 | 18:00 | 0.4 | 67.5 |
| 21/10/2023 | 19:00 | 0.9 | 22.5 | 22/10/2023 | 19:00 | 0.4 | 112.5 | 23/10/2023 | 19:00 | 2.2 | 112.5 | 24/10/2023 | 19:00 | 0.4 | 90 |
| 21/10/2023 | 20:00 | 0.9 | 22.5 | 22/10/2023 | 20:00 | 0.9 | 67.5 | 23/10/2023 | 20:00 | 2.2 | 112.5 | 24/10/2023 | 20:00 | 0.9 | 90 |
| 21/10/2023 | 21:00 | 1.3 | 45 | 22/10/2023 | 21:00 | 1.3 | 67.5 | 23/10/2023 | 21:00 | 2.2 | 135 | 24/10/2023 | 21:00 | 0.4 | 112.5 |
| 21/10/2023 | 22:00 | 1.3 | 45 | 22/10/2023 | 22:00 | 0.9 | 90 | 23/10/2023 | 22:00 | 0.9 | 135 | 24/10/2023 | 22:00 | 0.9 | 90 |
| 21/10/2023 | 23:00 | 1.3 | 67.5 | 22/10/2023 | 23:00 | 0.4 | 90 | 23/10/2023 | 23:00 | 0.9 | 112.5 | 24/10/2023 | 23:00 | 0.9 | 112.5 |
| 25/10/2023 | 0:00 | 1.3 | 67.5 | 26/10/2023 | 0:00 | 0.9 | 90 | 27/10/2023 | 0:00 | 0.9 | 90 | 28/10/2023 | 0:00 | 2.2 | 90 |
| 25/10/2023 | 1:00 | 0.9 | 67.5 | 26/10/2023 | 1:00 | 0.9 | 22.5 | 27/10/2023 | 1:00 | 0.9 | 90 | 28/10/2023 | 1:00 | 0.9 | 67.5 |
| 25/10/2023 | 2:00 | 0.9 | 67.5 | 26/10/2023 | 2:00 | 0.9 | 90 | 27/10/2023 | 2:00 | 0.9 | 90 | 28/10/2023 | 2:00 | 1.3 | 67.5 |
| 25/10/2023 | 3:00 | 0.9 | 67.5 | 26/10/2023 | 3:00 | 0.9 | 45 | 27/10/2023 | 3:00 | 0.9 | 135 | 28/10/2023 | 3:00 | 0.9 | 112.5 |
| 25/10/2023 | 4:00 | 0.4 | 67.5 | 26/10/2023 | 4:00 | 1.3 | 90 | 27/10/2023 | 4:00 | 0.9 | 112.5 | 28/10/2023 | 4:00 | 0.9 | 112.5 |
| 25/10/2023 | 5:00 | 0.9 | 292.5 | 26/10/2023 | 5:00 | 1.3 | 90 | 27/10/2023 | 5:00 | 1.3 | 135 | 28/10/2023 | 5:00 | 0.9 | 112.5 |
| 25/10/2023 | 6:00 | 1.3 | 22.5 | 26/10/2023 | 6:00 | 1.3 | 22.5 | 27/10/2023 | 6:00 | 1.3 | 112.5 | 28/10/2023 | 6:00 | 1.3 | 112.5 |
| 25/10/2023 | 7:00 | 0.9 | 315 | 26/10/2023 | 7:00 | 0.9 | 22.5 | 27/10/2023 | 7:00 | 1.3 | 135 | 28/10/2023 | 7:00 | 1.3 | 112.5 |
| 25/10/2023 | 8:00 | 0.9 | 337.5 | 26/10/2023 | 8:00 | 0.9 | 22.5 | 27/10/2023 | 8:00 | 1.3 | 112.5 | 28/10/2023 | 8:00 | 1.3 | 112.5 |
| 25/10/2023 | 9:00 | 0.9 | 67.5 | 26/10/2023 | 9:00 | 0.9 | 22.5 | 27/10/2023 | 9:00 | 1.3 | 135 | 28/10/2023 | 9:00 | 1.3 | 337.5 |
| 25/10/2023 | 10:00 | 0.4 | 67.5 | 26/10/2023 | 10:00 | 1.3 | 22.5 | 27/10/2023 | 10:00 | 1.3 | 135 | 28/10/2023 | 10:00 | 0.9 | 67.5 |
| 25/10/2023 | 11:00 | 0.4 | 90 | 26/10/2023 | 11:00 | 0.9 | 22.5 | 27/10/2023 | 11:00 | 1.3 | 90 | 28/10/2023 | 11:00 | 0.9 | 67.5 |
| 25/10/2023 | 12:00 | 1.3 | 90 | 26/10/2023 | 12:00 | 0.9 | 22.5 | 27/10/2023 | 12:00 | 1.3 | 112.5 | 28/10/2023 | 12:00 | 0.9 | 90 |
| 25/10/2023 | 13:00 | 1.3 | 67.5 | 26/10/2023 | 13:00 | 0.9 | 22.5 | 27/10/2023 | 13:00 | 0.9 | 112.5 | 28/10/2023 | 13:00 | 0.9 | 90 |
| 25/10/2023 | 14:00 | 1.3 | 112.5 | 26/10/2023 | 14:00 | 0.9 | 22.5 | 27/10/2023 | 14:00 | 1.3 | 112.5 | 28/10/2023 | 14:00 | 0.9 | 67.5 |

| Date | Time | Wind Speed (m/s) | Wind Direction |
|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|
| 25/10/2023 | 15:00 | 1.3 | 67.5 | 26/10/2023 | 15:00 | 0.9 | 90 | 27/10/2023 | 15:00 | 1.3 | 135 | 28/10/2023 | 15:00 | 0.9 | 112.5 |
| 25/10/2023 | 16:00 | 1.3 | 67.5 | 26/10/2023 | 16:00 | 0.9 | 90 | 27/10/2023 | 16:00 | 0.9 | 112.5 | 28/10/2023 | 16:00 | 0.9 | 67.5 |
| 25/10/2023 | 17:00 | 1.3 | 90 | 26/10/2023 | 17:00 | 0.9 | 90 | 27/10/2023 | 17:00 | 0.9 | 112.5 | 28/10/2023 | 17:00 | 0.9 | 67.5 |
| 25/10/2023 | 18:00 | 1.3 | 90 | 26/10/2023 | 18:00 | 1.3 | 90 | 27/10/2023 | 18:00 | 1.3 | 67.5 | 28/10/2023 | 18:00 | 0.9 | 90 |
| 25/10/2023 | 19:00 | 1.3 | 67.5 | 26/10/2023 | 19:00 | 0.9 | 90 | 27/10/2023 | 19:00 | 0.9 | 270 | 28/10/2023 | 19:00 | 0.9 | 90 |
| 25/10/2023 | 20:00 | 1.3 | 337.5 | 26/10/2023 | 20:00 | 0.9 | 90 | 27/10/2023 | 20:00 | 0.9 | 270 | 28/10/2023 | 20:00 | 0.9 | 67.5 |
| 25/10/2023 | 21:00 | 1.3 | 135 | 26/10/2023 | 21:00 | 1.3 | 90 | 27/10/2023 | 21:00 | 1.3 | 270 | 28/10/2023 | 21:00 | 0.9 | 112.5 |
| 25/10/2023 | 22:00 | 1.3 | 180 | 26/10/2023 | 22:00 | 0.4 | 90 | 27/10/2023 | 22:00 | 1.8 | 270 | 28/10/2023 | 22:00 | 0.9 | 67.5 |
| 25/10/2023 | 23:00 | 0.9 | 180 | 26/10/2023 | 23:00 | 0.9 | 90 | 27/10/2023 | 23:00 | 2.2 | 270 | 28/10/2023 | 23:00 | 0.9 | 67.5 |
| 29/10/2023 | 0:00 | 1.8 | 112.5 | 30/10/2023 | 0:00 | 0.4 | 135 | 31/10/2023 | 0:00 | 0.4 | 135 | | | | |
| 29/10/2023 | 1:00 | 1.8 | 90 | 30/10/2023 | 1:00 | 1.3 | 315 | 31/10/2023 | 1:00 | 0.4 | 112.5 | | | | |
| 29/10/2023 | 2:00 | 1.8 | 135 | 30/10/2023 | 2:00 | 1.3 | 112.5 | 31/10/2023 | 2:00 | 0.9 | 112.5 | | | | |
| 29/10/2023 | 3:00 | 1.3 | 135 | 30/10/2023 | 3:00 | 0.4 | 337.5 | 31/10/2023 | 3:00 | 0.9 | 157.5 | | | | |
| 29/10/2023 | 4:00 | 1.3 | 112.5 | 30/10/2023 | 4:00 | 0.9 | 270 | 31/10/2023 | 4:00 | 1.3 | 90 | | | | |
| 29/10/2023 | 5:00 | 1.8 | 135 | 30/10/2023 | 5:00 | 0.9 | 315 | 31/10/2023 | 5:00 | 1.3 | 112.5 | | | | |
| 29/10/2023 | 6:00 | 2.2 | 180 | 30/10/2023 | 6:00 | 0.9 | 90 | 31/10/2023 | 6:00 | 1.3 | 90 | | | | |
| 29/10/2023 | 7:00 | 1.3 | 135 | 30/10/2023 | 7:00 | 0.9 | 90 | 31/10/2023 | 7:00 | 0.9 | 67.5 | | | | |
| 29/10/2023 | 8:00 | 1.8 | 112.5 | 30/10/2023 | 8:00 | 0.9 | 270 | 31/10/2023 | 8:00 | 1.3 | 90 | | | | |
| 29/10/2023 | 9:00 | 0.4 | 337.5 | 30/10/2023 | 9:00 | 0.9 | 270 | 31/10/2023 | 9:00 | 0.9 | 112.5 | | | | |
| 29/10/2023 | 10:00 | 0.4 | 135 | 30/10/2023 | 10:00 | 0.9 | 270 | 31/10/2023 | 10:00 | 0.9 | 135 | | | | |
| 29/10/2023 | 11:00 | 0.9 | 112.5 | 30/10/2023 | 11:00 | 0.9 | 270 | 31/10/2023 | 11:00 | 0.9 | 45 | | | | |
| 29/10/2023 | 12:00 | 0.4 | 112.5 | 30/10/2023 | 12:00 | 0.4 | 270 | 31/10/2023 | 12:00 | 0.4 | 112.5 | | | | |
| 29/10/2023 | 13:00 | 0.4 | 90 | 30/10/2023 | 13:00 | 1.3 | 112.5 | 31/10/2023 | 13:00 | 0.9 | 67.5 | | | | |

| Date | Time | Wind Speed (m/s) | Wind Direction | Date | Time | Wind Speed (m/s) | Wind Direction | Date | Time | Wind Speed (m/s) | Wind Direction | Date | Time | Wind Speed (m/s) | Wind Direction |
|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------|------|------------------------|-------------------|
| 29/10/2023 | 14:00 | 0.9 | 112.5 | 30/10/2023 | 14:00 | 1.3 | 67.5 | 31/10/2023 | 14:00 | 1.3 | 112.5 | | | | |
| 29/10/2023 | 15:00 | 0.9 | 90 | 30/10/2023 | 15:00 | 1.3 | 112.5 | 31/10/2023 | 15:00 | 0.9 | 67.5 | | | | |
| 29/10/2023 | 16:00 | 1.3 | 112.5 | 30/10/2023 | 16:00 | 0.9 | 67.5 | 31/10/2023 | 16:00 | 0.4 | 67.5 | | | | |
| 29/10/2023 | 17:00 | 1.3 | 67.5 | 30/10/2023 | 17:00 | 1.3 | 67.5 | 31/10/2023 | 17:00 | 1.3 | 90 | | | | |
| 29/10/2023 | 18:00 | 1.3 | 112.5 | 30/10/2023 | 18:00 | 0.9 | 90 | 31/10/2023 | 18:00 | 1.3 | 90 | | | | |
| 29/10/2023 | 19:00 | 1.3 | 90 | 30/10/2023 | 19:00 | 0.9 | 90 | 31/10/2023 | 19:00 | 1.3 | 67.5 | | | | |
| 29/10/2023 | 20:00 | 1.3 | 67.5 | 30/10/2023 | 20:00 | 0.9 | 45 | 31/10/2023 | 20:00 | 0.9 | 112.5 | | | | |
| 29/10/2023 | 21:00 | 1.3 | 67.5 | 30/10/2023 | 21:00 | 0.4 | 45 | 31/10/2023 | 21:00 | 1.3 | 112.5 | | | | |
| 29/10/2023 | 22:00 | 0.9 | 67.5 | 30/10/2023 | 22:00 | 0.9 | 45 | 31/10/2023 | 22:00 | 1.3 | 112.5 | | | | |
| 29/10/2023 | 23:00 | 1.8 | 90 | 30/10/2023 | 23:00 | 0.4 | 45 | 31/10/2023 | 23:00 | 1.3 | 112.5 | | | | |

Appendix G-24-hr TSP monitoring results and graphical presentation

Location: AM2(A) – Ng Wah Catholic Secondary School


| Start Date | Weather | Air Temp. | Atmospheric Pressure | Filter w | eight (g) | Particulate | Elapse | e Time | Sampling Time | Flow (cf | | Av. Flow | Total vol. | Conc. |
|------------|---------|--------------|-------------------------|----------|-----------|-------------|---------------------|---------------------|------------------|-------------|-------|-------------|------------|---------------|
| | | (℃) | (hPa) | Initial | Final | weight (g) | Initial | Final | (min) | Initial | Final | (m³/min) | (m^3) | $(\mu g/m^3)$ |
| 04/10/2023 | Sunny | 34.6 | 1009 | 14.9196 | 15.0214 | 0.1018 | 2023/10/4 9:10 | 2023/10/5 9:10 | 1440 | 50 | 50 | 1.32 | 1906 | 53 |
| 10/10/2023 | Cloudy | 27.4 | 1015.6 | 14.9655 | 15.0304 | 0.0649 | 2023/10/10 13:20 | 2023/10/11 13:20 | 1440 | 52 | 52 | 1.40 | 2013 | 32 |
| 16/10/2023 | Sunny | 26.2 | 1014.9 | 14.9960 | 15.2014 | 0.2054 | 2023/10/16 9:05 | 2023/10/17 9:05 | 1440 | 52 | 52 | 1.38 | 1991 | 103 |
| 21/10/2023 | Cloudy | 25.4 | 1018.4 | 18.2387 | 18.3213 | 0.0826 | 2023/10/21 9:05 | 2023/10/22 9:05 | 1440 | 50 | 50 | 1.36 | 1960 | 42 |
| 27/10/2023 | Sunny | 29.1 | 1014 | 18.2480 | 18.3889 | 0.1409 | 2023/10/27 13:25 | 2023/10/28 13:25 | 1440 | 50 | 50 | 1.35 | 1944 | 72 |


| Maximum | 103 |
|--------------|-----|
| Minimum | 32 |
| Average | 61 |
| Action Level | 175 |
| Limit Level | 260 |

Location: AM3 – Sky Tower

| Start Date | Weather | Air Temp. | Atmospheric Pressure | Filter we | eight (g) | Particulate | Elapse | e Time | Sampling Time | Flow (cf: | | Av. Flow | Total vol. | Conc. |
|------------|---------|--------------|-------------------------|-----------|-----------|-------------|---------------------|---------------------|------------------|--------------|-------|-----------------------|---------------|---------------|
| | | (°C) | (hPa) | Initial | Final | weight (g) | Initial | Final | (min) | Initial | Final | (m ³ /min) | (m^3) | $(\mu g/m^3)$ |
| 04/10/2023 | Sunny | 34.6 | 1009 | 18.6256 | 18.7453 | 0.1197 | 2023/10/4 13:24 | 2023/10/5 13:24 | 1440 | 46 | 46 | 1.25 | 1795 | 67 |
| 10/10/2023 | Cloudy | 27.4 | 1015.6 | 14.8562 | 15.0235 | 0.1673 | 2023/10/10 9:28 | 2023/10/11 9:28 | 1440 | 46 | 46 | 1.27 | 1822 | 92 |
| 16/10/2023 | Sunny | 26.2 | 1014.9 | 15.0555 | 15.2426 | 0.1871 | 2023/10/16 9:32 | 2023/10/17 9:32 | 1440 | 46 | 46 | 1.24 | 1789 | 105 |
| 21/10/2023 | Cloudy | 25.4 | 1018.4 | 18.1305 | 18.1972 | 0.0667 | 2023/10/21 13:36 | 2023/10/22 13:36 | 1440 | 46 | 46 | 1.27 | 1822 | 37 |
| 27/10/2023 | Sunny | 29.1 | 1014 | 18.7422 | 18.8314 | 0.0892 | 2023/10/27 9:26 | 2023/10/28 9:26 | 1440 | 46 | 46 | 1.25 | 1807 | 49 |
| · | · | | · | · | | · | · | · | | | | Movi | | 105 |

24-hour average TSP





| | | Reportin | g Period | |
|---|----------|----------|----------|----------|
| Major Construction Activities | Jul | Aug | Sep | Oct |
| | 2023 | 2023 | 2023 | 2023 |
| Construction works for DCS | ✓ | ✓ | ✓ | ✓ |
| Construction works for SB-01 tunnel | ✓ | ✓ | | |
| Construction of Underpinning of S14 | ✓ | ✓ | ✓ | |
| Construction of Retaining Wall Type 1 for S14 | ✓ | ✓ | ✓ | ✓ |
| Construction of Pile Cap for S14 | | | ✓ | ✓ |
| Construction works for SMH404 and SMH505 | | | ✓ | ✓ |
| Demolition of bearing wall of S14 | | | | ✓ |
| Modification works for Rising Main chamber WOC1 and AVC2 | | | ✓ | ✓ |
| ELS modification and Backfilling works for Retrieving Shaft at Sa Po Road | ✓ | ✓ | | |
| Pre-bored socket H-pile construction works for Slip Road S14 | | | | |
| GI and Grouting works for Slip Road S14 | ✓ | ✓ | | |
| Erection of falseworks and working platform for decking of Elevated Walkway | ✓ | ✓ | √ | \ |
| LW-02 | • | , | , | • |
| RTBM dismantle | | | ✓ | ✓ |
| RC construction for decking of Elevated Walkway LW-02 | ✓ | ✓ | ✓ | ✓ |
| RC construction for Subway KS10 Lift and Staircase | ✓ | ✓ | ✓ | |
| RC construction works for lift and staircase of LW-02 | ✓ | ✓ | ✓ | ✓ |
| Renovation works for Subway KS10 Lift and Staircase | | | | ✓ |
| Renovation works for existing subways KS9, KS32 and KS10 | ✓ | ✓ | ✓ | ✓ |
| Road and drain construction works for Road L16 | ✓ | ✓ | | |
| Road and Drain Construction works for Road L16, Commercial Street and | | | √ | √ |
| Road D1 | | | • | • |
| Road and drain construction works for Olympic Avenue | ✓ | ✓ | ✓ | ✓ |

| | Reporting Period | | | | | |
|---|------------------|------|------|------|--|--|
| Factors might affect the monitoring results | Jul | Aug | Sep | Oct | | |
| | 2023 | 2023 | 2023 | 2023 | | |
| Non-project related construction activities in the adjacent construction sites were observed. | ✓ | ✓ | ✓ | ✓ | | |

| Appendix H – 1-hr | TSP monitoring resu | ılts and graphical presentation | n |
|-------------------|---------------------|---------------------------------|---|
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

Location:

AM2(A)
Ng Wah Catholic


Secondary School


| Date | Measure | emei | nt Period | 1-hr TSP concentration, μg/m ³ | Weather | | |
|--------------|-------------|------|-----------|--|---------|--|--|
| | 9:00 | - | 10:00 | 65 | | | |
| 04/10/2023 | 10:00 | - | 11:00 | 66 | Sunny | | |
| | 11:00 | - | 12:00 | 58 | | | |
| | 13:00 | - | 14:00 | 40 | | | |
| 10/10/2023 | 14:00 | - | 15:00 | 36 | Cloudy | | |
| | 15:00 | - | 16:00 | 32 | | | |
| | 9:00 | - | 10:00 | 101 | | | |
| 16/10/2023 | /2023 10:00 | - | 11:00 | 98 | Sunny | | |
| | 11:00 | - | 12:00 | 106 | | | |
| | 9:00 | - | 10:00 | 52 | | | |
| 21/10/2023 | 10:00 | - | 11:00 | 44 | Cloudy | | |
| | 11:00 | - | 12:00 | 48 | | | |
| | 13:00 | - | 14:00 | 55 | | | |
| 27/10/2023 | 14:00 | - | 15:00 | 58 | Sunny | | |
| | 15:00 | - | 16:00 | 50 | | | |
| Maximum | | | | 106 | | | |
| Minimum | | | | 32 | | | |
| Average | | | | 61 | | | |
| Action Level | | | | 302 | | | |
| Li | mit Level | | | 500 | | | |

Location:
AM3 Sky Tower

| Date | Measure | eme | nt Period | 1-hr TSP concentration, μg/m ³ | Weather | | |
|------------|--------------|-----|-----------|--|---------|--|--|
| | 13:00 | - | 14:00 | 56 | | | |
| 04/10/2023 | 14:00 | - | 15:00 | 59 | Sunny | | |
| | 15:00 | - | 16:00 | 58 | | | |
| | 9:00 | - | 10:00 | 87 | | | |
| 10/10/2023 | 10:00 | - | 11:00 | 86 | Cloudy | | |
| | 11:00 | - | 12:00 | 82 | | | |
| | 9:00 | - | 10:00 | 98 | | | |
| 16/10/2023 | 10:00 | - | 11:00 | 101 | Sunny | | |
| | 11:00 | - | 12:00 | 100 | | | |
| | 13:00 | - | 14:00 | 30 | | | |
| 21/10/2023 | 14:00 | - | 15:00 | 32 | Cloudy | | |
| | 15:00 | - | 16:00 | 35 | | | |
| | 9:00 | - | 10:00 | 37 | | | |
| 27/10/2023 | 10:00 | - | 11:00 | 41 | Sunny | | |
| | 11:00 | - | 12:00 | 42 | | | |
| Maximum | | | | 101 | | | |
| Minimum | | | | 30 | | | |
| Average | | | | 63 | | | |
| | Action Level | | | 301 | | | |
| L | imit Leve | 1 | | 500 | | | |

1-hour average TSP





| | | Reportin | g Period | |
|---|----------|----------|----------|----------|
| Major Construction Activities | Jul | Aug | Sep | Oct |
| · | 2023 | 2023 | 2023 | 2023 |
| Construction works for DCS | ✓ | ✓ | ✓ | ✓ |
| Construction works for SB-01 tunnel | ✓ | ✓ | | |
| Construction of Underpinning of S14 | ✓ | ✓ | ✓ | |
| Construction of Retaining Wall Type 1 for S14 | ✓ | ✓ | ✓ | ✓ |
| Construction of Pile Cap for S14 | | | ✓ | ✓ |
| Construction works for SMH404 and SMH505 | | | ✓ | ✓ |
| Demolition of bearing wall of S14 | | | | ✓ |
| Modification works for Rising Main chamber WOC1 and AVC2 | | | ✓ | ✓ |
| ELS modification and Backfilling works for Retrieving Shaft at Sa Po Road | ✓ | ✓ | | |
| Pre-bored socket H-pile construction works for Slip Road S14 | | | | |
| GI and Grouting works for Slip Road S14 | ✓ | ✓ | | |
| Erection of falseworks and working platform for decking of Elevated | √ | √ | √ | √ |
| Walkway LW-02 | • | • | • | • |
| RTBM dismantle | | | ✓ | ✓ |
| RC construction for decking of Elevated Walkway LW-02 | ✓ | ✓ | ✓ | ✓ |
| RC construction for Subway KS10 Lift and Staircase | ✓ | ✓ | ✓ | |
| RC construction works for lift and staircase of LW-02 | ✓ | ✓ | ✓ | ✓ |
| Renovation works for Subway KS10 Lift and Staircase | | | | ✓ |
| Renovation works for existing subways KS9, KS32 and KS10 | ✓ | ✓ | ✓ | ✓ |
| Road and drain construction works for Road L16 | ✓ | ✓ | | |
| Road and Drain Construction works for Road L16, Commercial Street and | | | √ | √ |
| Road D1 | | | • | • |
| Road and drain construction works for Olympic Avenue | ✓ | ✓ | ✓ | ✓ |

| | Reporting Period | | | | | |
|---|------------------|----------|----------|----------|--|--|
| Factors might affect the monitoring results | Jul | Aug | Sep | Oct | | |
| | 2023 | 2023 | 2023 | 2023 | | |
| Non-project related construction activities in the adjacent construction sites were observed. | ✓ | √ | √ | √ | | |


Appendix I – Event and Action Plan for air quality

| F | | Ac | tion | |
|--|---|--|--|---|
| Event | ET | IEC | Supervisor / ER | Contractor |
| Action Level being exceeded by one sampling | Identify source and investigate the causes of exceedance; Inform Contractor, IEC and Supervisor /ER; Repeat measurement to confirm finding. | Check monitoring data submitted by ET; Check Contractor's working method. | 1. Notify Contractor. | Rectify any unacceptable practice; Amend working methods if appropriate. |
| Action Level being exceeded by two or more consecutive | Identify source and investigate the causes of exceedance; | Check monitoring data submitted by ET; Check Contractor's | Confirm receipt of notification of exceedance in writing; | on proper remedial actions; |
| sampling | 2. Inform Contractor, IEC and Supervisor /ER; | working method; 3. Discuss with ET and | 2. Notify Contractor;3. In consolidation with the | 2. Submit proposals for remedial actions to |
| | 3. Increase monitoring frequency to daily; | remedial measures; | IEC, agree with the Contractor on the remedial | Supervisor /ER and IEC within three working day |
| | 4. Discuss with IEC and Contractor on remedial actions required; | 4. Advise the Supervisor /ER on the effectiveness of the proposed remedial | measures to be implemented; 4. Supervise implementation | of notification; 3. Implement the agreed proposals; |
| | 5. Assess the effectiveness of Contractor's remedial actions; | measures. | of remedial measures; 5. Conduct meeting with ET and IEC if exceedance | 4. Amend proposal if appropriate. |
| | 6. If exceedance continues, arrange meeting with IEC and Supervisor /ER; | | continues. | |
| | 7. If exceedance stops, cease additional monitoring. | | | |
| Limit Level being exceeded by one | 1. Identify source and investigate the causes of | \mathcal{E} | 1. Confirm receipt of notification of exceedance | 1. Take immediate action to avoid further exceedance; |
| sampling | exceedance; 2. Inform Contractor, IEC, | 2. Check Contractor's working method; | in writing; 2. Notify Contractor; | 2. Discuss with ET and IEC on proper remedial |
| | Supervisor /ER, and EPD; 3. Repeat measurement to confirm finding; | 3. Discuss possible remedial measures with ET and Contractor; | 3. In consolidation with the IEC, agree with the Contractor on the remedial | actions; 3. Submit proposal for remedial actions to |
| | C, | 4. Advise the Supervisor /ER | measures to be | Supervisor /ER and IEC |

| F. 4 | | Acti | ion | |
|--|---|--|--|--|
| Event | ET | IEC | Supervisor / ER | Contractor |
| | Contractor's remedial actions and keep EPD, IEC and Supervisor /ER informed of the results. | on the effectiveness of the proposed remedial measures. | implemented; Supervise implementation of remedial measures; Conduct meeting with ET and IEC if exceedance continues. | within three working days of notification; 4. Implement the agreed proposals. |
| Limit Level being exceeded by two or more consecutive sampling | Notify IEC, Supervisor /ER, Contractor and EPD; Repeat measurement to confirm findings; Carry out analysis of Contractor's working procedures to identify source and investigate the causes of exceedance; Increase monitoring frequency to daily; Arrange meeting with IEC, Supervisor /ER and Contractor to discuss the remedial action to be taken; Assess effectiveness of Contractor's remedial actions and keep EPD, IEC and Supervisor /ER informed of the results; If exceedance stop, cease additional monitoring. | submitted by ET; 2. Check Contractor's working method; 3. Discuss with Supervisor /ER, ET, and Contractor on the potential remedial actions; 4. Review Contractor's remedial actions whenever necessary to assure their | Confirm receipt of notification of exceedance in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise implementation of remedial measures; If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. | Take immediate action to avoid further exceedance; Discuss with ET and IEC on proper remedial actions; Submit proposal for remedial actions to Supervisor /ER and IEC within three working days of notification; Implement the agreed proposals; Submit further remedial actions if problem still not under control; Stop the relevant portion of works as instructed by the Supervisor /ER until the exceedance is abated. |

 $\label{eq:continuous} \begin{tabular}{ll} Appendix J-Calibration certificates, catalogue of noise monitoring \\ equipment \end{tabular}$

Catalogue of Sound Level Meter



| Data n | ecall | Allows viewing of stored data | | | | | |
|-----------------------|----------------------|---|--|--|--|--|--|
| Setup | memory | Up to five setup configurations can be saved in internal memory, for later reca | | | | | |
| | , | Start up via file settings previously stored on SD card possible | | | | | |
| Waveform recording *3 | | otal tap ha me county provided y stored on the cara possible | | | | | |
| _ | format | Uncompressed waveform WAVE file | | | | | |
| | npling frequency | Select 48 kHz. 24 kHz or 12 kHz | | | | | |
| | ta length | Select 24 bit or 16 bit | | | | | |
| | DC output | Output DC signals using a frequency weighting characteristic selected by processing | | | | | |
| | Output voltage | | | | | | |
| | AC output | Output AC signals using a frequency weighting characteristic selected by | | | | | |
| | | processing or by A, C, Z-weighting. | | | | | |
| | Output voltag | e 1 V (rms values) at bar graph display full scale | | | | | |
| | Comparator | Turns on when the open-collector output exceeds the set value | | | | | |
| | output*2 | (max. applied voltage 24 V, max. current 60 mA, allowable dissipation 300 mW) | | | | | |
| USB | | Allows USB to be connected to a computer and recognized as a removable dis | | | | | |
| 12 20 20 | 1 | Allows USB to be controlled via communication commands | | | | | |
| RS-23 | 2C communicati | Allows for RS-232C communication via use of a dedicated cable | | | | | |
| Data c | ontinuous output | 2 | | | | | |
| Тур | e of Instantaneous v | Lp | | | | | |
| data Processed value | | Leq, Lmax, Lmin, Lpeak | | | | | |
| Out | tput interval | 100 ms | | | | | |
| Print o | out | Printing of measurement results on dedicated printer DPU-414 | | | | | |
| Power | requirements | Four IEC R6 (size AA) batteries (alkaline or rechargeable batteries) or external power supply | | | | | |
| Bat | tery life (23 °C) | Alkaline battery LR6 (AA): 26 h Ni-MH secondary battery: 25 h | | | | | |
| | | At the maximum *Depends on the setting | | | | | |
| AC | adapter | NC-98C (NC-34 for previous models cannot be used) | | | | | |
| Ext | emal power volta | ge 5 to 7 V (rated voltage: 6 V) | | | | | |
| Cui | rrent consumptio | Approximately 90 mA (normal operation, rated voltage) | | | | | |
| Ambie | nt Temperatu | e -10 to +50 °C | | | | | |
| conditi | ons Humidity | 10 to 90 % RH (non-condensing) | | | | | |
| Dustpr | oof / water-resista | nt IP code: IP54 (except for microphone) | | | | | |
| perforr | mance * 4 | See precautions regarding waterproofing | | | | | |
| Dimen | sions, weight | Approx. 250 (H) x 76 (W) x 33 mm(D), approx. 400 g (with batteries) | | | | | |
| Suppli | ed accessories | Storage case x 1, Windscreen WS-10 x 1, Windscreen fall prevention rubber x 1, | | | | | |
| | | Hand strap x 1, LR6 (AA) alkaline batteries x 4, SD card 512 MB×1 (NX-42EX | | | | | |
| | | preinstalled model only) | | | | | |

| Product name | Product number |
|--|------------------|
| Extended function program (Inst.on 512 MB SD card) | NX-42EX |
| Waveform recording program*2 (Inst.on 2 GB SD card) | NX-42WR |
| Octave, 1/3 octave real-time analysis program*2 (Inst.on 512 MB SD card) | NX-42RT |
| FFT analysis program *2 (Inst.on 512 MB SD card) | NX-42FT |
| Data management software for environmental measurement | AS-60 |
| Data management software for environmental measurement (Includes the octave and 1/3 octave data management software) | AS-60RT |
| Data management software for environmental measurement (Includes the vibration level data management software) | AS-60∨M |
| Waveform analysis software | CAT-WAVE |
| SD Card 512 MB | SD-512M |
| SD Card 2 GB | SD-2G |
| AC adapter (100 ∨ to 240 ∨) | NC-98C |
| Battery pack | BP-21 |
| Microphone extension cables | EC-04 (from 2 m) |
| BNC-Pin output code | CC-24 |
| Comparator output cable | CC-42C |
| Printer | DPU-414 |
| Printer cable | CC-42P |
| RS 232C serial I/O cable | CC-42R |
| USB cable | _ |
| Sound calibrator | NC-74 |
| All-weather windscreen | WS-15 |
| Windscreen mounting adapter | WS-15006 |
| Rain-protection windscreen | WS-16 |
| Sound level meter tripod | ST-80 |
| All-weather windscreen tripod | ST-81 |

*4 Protection against harmful dust and water splashing from any direction.

Before use, verify that the rubber bottom cover and the battery compartment lid are firmly closed. To maintain the water and dust proof rating, internal packing replacement is required every two years (a



RION CO., LTD.

3-20-41, Higashimotomachi, Kokubunji, Tokyo 185-8533, Japan

Tel: +81-42-359-7888 Fax: +81-42-359-7442

This product is environment-friendly. It does not include toxic chemicals on our policy.

This product is certified to an International Protection rating of IP54 (dust protected and resistant to splashing water).
This leaffet is printed with environmentally friendly vegetable-based ink on recycled paper.

1011-4 E 212.P.D

Calibration Certificate of Sound Level Meter



中国赛宝实验室计量检测中心(工业和信息化部电子第五研究所计量检测中心)

CALIBRATION CERTIFICATE

证书编号: 2HB23001488-0003 Certificate No.



Castco Testing Centre Limited 委托单位: Client Sound Level Meter 仪器名称: Description NL-52 型号规格: Model/Type RION 制造商: Manufacturer 00976204 机身号: Serial No. AAST-SLM-11 管理号: Asset No. 2023-08-07 2023-07-28 校准日期: 接收日期: Rec. Date Cal. Date 12个月(12 months) 2023-08-08 建议校准周期: 签发日期: App. Date Reference Cal. Period 所校准项目符合技术要求(The calibrated items meet the technical requirements)

校准: Calibrated by

答发:

结论:

Conclusion

赵文钰

Approved by

郑术力

印章: Stamp

Inspected by

Website: www.ceprei-cal.com

Page of

赛宝计量检测中心 总部地址:广州市增城区朱村街朱村大道西78号 实验室地址:广州市增城区朱村街朱村大道西78号 客腦电话: 020-87237633 传真: 020-87236189 投诉电话: 020:87236896 邮件: cal@ceprei.com 周址: www.ceprei-cal.com

CEPREI Calibration and Testing Centre HO Addr: No.78.Zhucun Avenue West, Zengcheng District, Guangzhou, China Add, of the Lab: No.78, Zhucun Avenue West, Zengcheng District, Guangzhou, China Service Tel: 020-87237633 Fax: 020-87236189 Complaint Tel: 020-87236896 Email: cal@ceprei.com 第1页,共9页

DIRECTIONS

1. 本机构质量管理体系符合ISO/IEC 17025:2017标准的要求,获得中国合格评定国家认可委员会(CNAS) 认可, 认可证书号为: CNAS L13344。

This laboratory quality management system meets the ISO/IEC 17025:2017 and is accredited by the China National Accreditation Service for Conformity Assessment, No. CNAS L13344.

2. 本机构出具的数据均可溯源到国际单位制(SI)单位和社会公用计量标准。 The data issued by this laboratory is traceable to International system of Units (SI) and national primary standards.

3. 本次校准的技术依据及CNAS认可范围(Reference documents and CNAS accredited scopes): * JJG 188-2017 声级计检定规程: Sound pressure level: (20~130)dB; Frequency Weighting: (20~130)dB, (10

HZ~20kHZ)。 · 详细用答请查看CNAS网络中注册编号为L13344的证书辨件,超出范围的内容未被认可,其结果结论所保護的合格评定活动不在认可 范围内。(Please see the attachment of certificate No. L13344 at CNAS website for details, beyond which is not accredited, the conformity assessment activities on which the result/sconclusions are based are outside the scope of accreditation.)

4. 本次校准所使用的主要测量标准(The main measurement standards used during the calibration): 证书号/有效期/溯源单位 技术指标

| (Description) | (Certificate No./Due Date/Traceability to) | (Specification) | (Measuring Range) |
|-----------------------|--|-------------------------------------|---|
| | GFJGJL1001230304187/2024-04-13/航空 304所 | U=(0.05~0.20)dB (k=2) | 10Hz~20kHz |
| 正弦信号发生器(243165 | 4GC22000542-0057/2023-10-26/赛宝(广州) | f: ±lmHz; 失真度 Distortion: <-70dB | f: 0.001Hz~200kHz; <i>U</i> : 100µV~5Vrms |
| | 4GC22000429-0039/2023-08-29/賽宝(广州) | | 10Hz~50kHz |
| 数字多用表(MY5300648 3) | 4GC22000447-0003/2023-09-26/賽宝(广州) | 0.06%; DCI: ±0.05%; ACI | $\begin{array}{lll} DCV:(0\sim1000)V: & ACV \\ :(0.001\sim750)V@(3Hz\sim\\ 300kHz): & DCI:(0\sim3)A \\ : & ACI:(0\sim3)A@(3Hz\sim\\ 5kHz): & R:(0\sim100)M\Omega\\ : & f:3Hz\sim300kHz \end{array}$ |
| TL 幸 沙 士 吸 (252(212) | 4/2/22000600 0003/2023 11 30/寒空(广州) | 经家响应, +IdB 牛直疳 | 20Hz~50kHz |

: ≤0.2%
PULSE分析系统(3160-1 4GC23000001-0137/2024-01-03/賽宝(广州) 频率:Uni=0.001%_k-2;电压: 频率:0.001Hz~51.2kHz。

电压:(1×10⁻⁵~30)V 31.5Hz~16kHz

5. 校准地点(The calibration place): 广州市增城区朱村街朱村大道西78号9栋110室

6. 环境条件(Environmental conditions): 温度(Temperature): 25.3℃ 相对湿度(Relative Humidity): 65%

7. 本证书中给出的扩展不确定度依据JJF1059.1-2012《测量不确定度的评定与表示》评定,由合成标 准不确定度乘以包含概率约为95%时对应的包含因子k得到。


The extended uncertainty given in this certificate is evaluated according to JJF1059.1-2012 "Evaluation and Expression of Uncertainty in Measurement", and is calculated by multiplying the combined standard uncertainty by the coverage factor k which corresponding to the coverage probability about 95%.

8. 证书中"P"、"合格"代表"测量结果在允许范围内", "F"、"不合格"代表"测量结果不在允许范围内", "N/A"代表"不适用或技术指标暂时无法确认等"。本证书报告的结论仅供参考,使用人员应 结合实际测量的要求合理使用,如考虑测量结果测量不确定度的影响等。

"P" and "Pass" in this certificate stand for "Low Limit the measured value High Limit", "F" and "Fail" stand for "the measured value < Low Limit or the measured value > High Limit", "N/A" stands for "Not Applicable or The technical specification has not been confirmed etc". The conclusions of this certificate are for reference only. Users should use them reasonably according to the actual measurement requirements, such as considering the impact of measurement uncertainty, etc.

> 第 3 页,共 9 页 Page of

Calibration Certificate of Sound Level Meter CEPREI 证书编号(Certificate No.): 2HB23001488-0003 证书编号(Certificate No.): 2HB23001488-0003 3.2 其它级量程 (Other Range) 频率(Frequency): 1000Hz 1 外观与工作正常性检查 (Appearance and Function Check) 标准声级 指示声级 误差 允许误差 无影响证书中测量结果准确度的因素和缺陷。 (Standard) (Indication) (Error) (Limit) (Pass/Fail) (k=2)There are no factor and defect that affect the measurement result accuracy of the certificate. (dB) (dB) (dB) (dB) (P/F) (dB) 130.0 129.9 -0.1 ±0.8 0.3 频率(Frequency)=1000Hz 2 指示声级调整 (Indication SPL Calibration) 129.0 128 9 -0.1 ±0.8 0.3 放大器编号 传声器型号 传声器编号 放大器型号 128.0 127.9 -0.1 ±0.8 0.3 (Preamplifier Type) (Preamplifier SN.) (Microphone Type) (Microphone SN.) 127.0 -0.1 0.3 ±0.8 126.0 125.9 -0.1 ±0.8 0.3 125.0 124.9 -0.1 ±0.8 0.3 标准声压级 校准后示值 U校准前示值 声校准器型号 120.0 120.0 0.0 0.3 ±0.8 (Before Calibration) (After Calibration) (k=2)(Calibrator Type) (Reference SPL) 110.0 110.0 0.0 ±0.8 0.3 (dB) (dB) (dB) 100.0 100.0 0.0 ±0.8 0.3 4226 94.0 93.8 93.8 0.2 90.0 90.0 0.0 ±0.8 0.3 80.0 80.0 0.0 +0.8 0.3 3 级线性 (Level Linearity) 70.0 70.0 0.0 ±0.8 0.3 频率(Frequency): 8000Hz 3.1 参考级量程 (Reference Range) 60.0 60.0 0.0 ±0.8 0.3 允许误差 标准声级 指示声级 误差 结论 50.0 50.0 0.0 ±0.8 0.3 (Limit) (Pass/Fail) (k=2)(Indication) (Error) (Standard) 40.0 0.0 ±0.8 0.3 (dB) (dB) (dB) (dB) (dB) (P/F) 35.0 34.9 -0.1 0.3 ±0.8 129.8 -0.2 ±0.8 0.3 130.0 34.0 33.9 -0.1 0.3 ±0.8 ±0.8 0.3 128.8 -0.2 129.0 33.0 32.9 -0.1 ±0.8 0.3 128.0 -0.2 ±0.8 0.3 32.0 31.9 -0.1 ±0.8 0.3 126.8 -0.2 ±0.8 127.0 31.0 30.9 -0.1 ±0.8 0.3 125.9 -0.1 ±0.8 0.3 126.0 30.0 -0.1 29.9 ±0.8 0.3 -0.1 +0.8 0.3 124.9 125.0 0.3 120.0 119.9 -0.1 ±0.8 ±0.8 0.3 110.0 110.0 0.0 100.0 100.0 0.0 ±0.8 0.3 90.0 0.0 ±0.8 0.3 90.0 -0.1 ±0.8 0.3 80.0 79.9 0.3 ± 0.8 70.0 69.9 -0.1 0.3 60.0 60.0 ±0.8 50.0 49.9 -0.1 ±0.8 0.3 39.9 -0.1 ±0.8 0.3 40.0 0.3 ±0.8 35.0 34.8 -0.2 0.3 ±0.8 34.0 33.8 -0.2 0.3 33.0 32.9 -0.1 ±0.8 32.0 31.8 -0.2 ±0.8 0.3 ±0.8 0.3 30.8 -0.2 31.0 0.3 29.8 -0.2 ±0.8 30.0 第 6 页,共 9 页 Page of 数据页(Data sheet) ID: 071288 数据页(Data sheet) ID: 071288 第 5 页,共 9 页 Page of



Catalogue of Sound Calibrator

For microphone calibration NC-74

Carefully insert the microphone all the way into the coupler of the NC-74. Then simply turn the power on to apply a constant sound pressure level to the diaphragm of the microphone



The performance of the NC-74 is suitable for calibration of high-precision sound level meters. The unit is compact, lightweight, and easy to use. Two IEC LR6 (size AA) alkaline batteries will power the unit for more than 30 hours of continuous use at room temperature.

Using the 1/2-inch adapter

To allow calibration of sound level meter microphones with 1 inch diameter, the 1/2-inch microphone adapter can be removed. 1/2-inch microphones are calibrated with the adapter in place.



The NC-74 incorporates a sensor that detects atmospheric pressure. Based on the information provided by the sensor, the CPU controls the signal amplitude. This allows the unit to always provide the correct output for achieving constant sound pressure level, regardless of fluctuations in atmospheric pressure.



| Applicable standards | JIS C1515:2004 Class 1 | JIS C1515:2004 Class 1 | | | | | | |
|--------------------------------|---|--|--|--|--|--|--|--|
| Suitable microphones | 1-inch microphones | IEC 61094-1 Type LS1P UC-27 UC-25 UC-34 | | | | | | |
| | 1/2-inch microphones | IEC 61094-1 Type LSZaP UC-99 UC-99 UC-93A UC-92 UC-26 UC-30 UC-31 UC-31 | | | | | | |
| Nominal sound pressure level | 94 dB | * | | | | | | |
| Sound pressure level tolerance | ±0.3 dB | | | | | | | |
| Nominal frequency | 1 kHz | | | | | | | |
| Frequency tolerance | ±1.0 % or less | The service of the se | | | | | | |
| Power requirements | IEC LR6 (size AA) alkal | Ine battery × 2 | | | | | | |
| Dimensions, mass | Approx. 49 (H) × 80 (W) × 74 (D) mm Approx. 200 g (including bathland) Case × 1 IEC L1R6 (size AA) sikeline battery × 2 1/2-inch microphone adapter NC-74-002 × 1 | | | | | | | |
| Supplied accessories | | | | | | | | |

* Specification subject to change without notice.



3-20-41, Higashimotomachi, Kokubunji, Tokyo 185-8533, Japan Tel: +81-42-359-7888 Fax: +81-42-359-7442 http://www.rion.co.jp/english/



Calibration Certificate of Sound Calibrator

AAST-SLC-06 Cal 5 sep 2023



中国赛宝实验室计量检测中心(工业和信息化部电子第五研究所计量检测中心)

CALIBRATION CERTIFICATE

证书编号: 2HB23001715-0001 Certificate No.





Castco Testing Centre Limited 委托单位: Sound Level Calibrator 仪器名称: Description 型号规格: NC-74 Model/Type RION 制造商: Manufacturer 34678556 机身号: Serial No. AAST-SLC-06 管理号: Asset No. 2023-08-23 2023-09-05 接收日期: 校准日期: Cal. Date Rec. Date 2023-09-05 12个月(12 months) 签发日期: 建议校准周期: App. Date Reference Cal. Period 所校准项目符合技术要求(The calibrated items meet the technical requirements) 结论: Conclusion

Calibrated by

签发: Approved by

印章: Stamp

赛宝计量检测中心

总部地址:广州市增城区朱村街朱村大道西78号 实验室地址:广州市增城区朱村街朱村大道西78号 客服电话: 020-87237633 传真: 020-87236189 投诉由话: 020-87236896

邮件: cal@ceprei.com 网址: www.ceprei-cal.com CEPREI Calibration and Testing Centre

Inspected by

HQ Addr: No.78, Zhucun Avenue West, Zengcheng District, Guangzhou, China Add, of the Lab: No.78, Zhucun Avenue West, Zengcheng District, Guangzhou, China Service Tel: 020-87237633 Fax: 020-87236189

Complaint Tel: 020-87236896 Email: cal@ceprei.com Website: www.ceprei-cal.com

第1页共5页 Page of

Calibration Certificate of Sound Calibrator

证书编号(Certificate No.): 2HB23001715-0001

说 明 DIRECTIONS

1. 本机构质量管理体系符合ISO/IEC 17025:2017标准的要求,获得中国合格评定国家认可委员会(CNAS)认可,认可证书号为: CNAS L13344。

This laboratory quality management system meets the ISO/IEC 17025:2017 and is accredited by the China National Accreditation Service for Conformity Assessment, No. CNAS L13344.

- 2. 本机构出具的数据均可溯源到国际单位制(SI)单位和社会公用计量标准。 The data issued by this laboratory is traceable to International system of Units (SI) and national primary standards.
- 本次校准的技术依据及CNAS认可范围(Reference documents and CNAS accredited scopes):
 JJG 176-2022 声校准器检定规程: Sound Pressure Level: 94dB、104dB、114dB、124dB(63H2~8kHz): 94dB 、104dB、114dB,(31.5Hz~16kHz): Frequency: 31.5Hz~16kHz; Harmonic Distortion: 0.1%~10% (20Hz~20kHz)
- 。 · 採用內容等查查CNAS网站中往前線与为L13344的证书附件,超出范围的內容未被认可,其结果结论所依据的合格评定活动不在认可 范围内。(Please see the attachment of certificate No. L13344 at CNAS website for details, beyond which is not accredited, the conformity assessment activities on which the result/brouchtsuors are based are outside the scope of accreditation.)
- 4. 本次校准所使用的主要测量标准(The main measurement standards used during the calibration): 证书号/有效期/溯源单位 技术指标 测量范围 名 称 (Measuring Range) (Certificate No./Due Date/Traceability to) (Specification) (Description) 前置放大器(2239843) GFJGJL1001230304185/2024-03-22/航空 頻率响应: ±0.1dB (10~50000) Hz 数字多用表(MY4505167 GFJGJL1004230400378/2024-04-02/航天 DCV: ±8×10-6; DCI: ±2× DCV: 10nV~1000V; 10⁵; ACV: ±0.02%,ACI: DCI: 1pA~1A; ACV: ±0.03%,R: ±1×10⁵; f: ± : (10nV~700V) @ 1Hz~2MHz) : ACI: (100pA~1A) @ (10 Ω~1GΩ; F: 1Hz~10 PULSE分析系统(3160-1 4GC23000528-0009/2024-08-16/賽宝(广州) 頻率: Uret=0.001% k=2;电压: 频率:0.001Hz~51.2kHz, vo3-40) 実验室标准传声器(2246 GFJGJL1001230304187/2024-04-13/航空 LS級 20456 电压:(1×10-5~30)V
- 5. 校准地点(The calibration place):
- 广州市增城区朱村街朱村大道西78号9栋110室
- 6. 环境条件(Environmental conditions): 温度(Temperature): 21.2℃ 相对湿度(Relative Humidity): 60%
- 7. 本证书中给出的扩展不确定度依据JJF1059.1-2012《测量不确定度的评定与表示》评定,由合成标准不确定度乘以包含概率约为95%时对应的包含因子k得到。

The extended uncertainty given in this certificate is evaluated according to JJF1059.1-2012 "Evaluation and Expression of Uncertainty in Measurement", and is calculated by multiplying the combined standard uncertainty by the coverage factor k which corresponding to the coverage probability about 55%.

- 8. 证书中"P"、"合格"代表"测量结果在允许范围内", "F"、"不合格"代表"测量结果不在允许范围内", "N/A"代表"不适用或技术指标暂时无法确认等"。本证书报告的结论仅供参考,使用人员应结合实际测量的要求合理使用,如考虑测量结果测量不确定度的影响等。
- "P" and "Pass" in this certificate stand for "Low Limit'≤the measured value ≤High Limit", "F" and "Fail" stand for "the measured value ≤Low Limit or the measured value ≤Low Limit or the measured value ≤Low Limit or the measured value ≤Now Limit or the technical specification has not been confirmed etc. "The conclusions of this certificate are for reference only. Users should use them reasonably according to the actual measurement requirements, such as considering the impact of measurement measurement in the confirmed that the confirmed the confirmed that th
- 9. 建议校准周期是本实验室依据本证书报告的技术依据和仪器设备常规使用条件给出的建议,供委托方参考。委托方可以根据实际使用情况自行决定样品的校准周期。

证书编号(Certificate No.): 2HB23001715-0001 1 外观与工作正常性检查 (Appearance and Function Check) 无影响证书中测量结果准确度的因素和缺陷。 There are no factor and defect that affect the measurement result accuracy of the certificate. 2 声压级 (Sound Pressure Level) 规定声压级 测量声压级 声压级差的绝对值 接受關 结论 II (k=2)(Prescribed SPL) (Measured SPL) (Absolute value of SPL) (Limit) (Pass/Fail) (dB) (dB) (dB) (dB) (dB) 0.10 94 93.86 0.14 < 0.25 3 频率 (Frequency) 测量频率 糖率误差的绝对值 接受限 结论 Urel 柳定频率 (Pass/Fail) (k=2)(Prescribed Fre.) (Measured Fre.) (Absolute value of Fre.) (Limit) (%) (Hz) (Hz) (%) (%) 1003.7 0.37 < 0.70 0.10 1000 4 总失真+噪声 (Distortion and noise) 总失真+噪声 Urel 规定声压级 规定频率 接受限 结论 (Prescribed SPL) (Measured Fre.) (Distortion and noise) (Limit) (Pass/Fail) (k=2)(dB) (Hz) (%) (%) (%) 94 1000 0.69 ≤2.50 5.0

数据页(Data sheet) ID: 013393

第 5 页.共 5 页

Page of

第 3 页,共 5 页 Page of

Catalogue of Air Flow Meter (TSI TA440)

SPECIFICATIONS

Velocity

Range (TA410) Range (TA430, TA440) Accuracy (TA410)162

0 to 20 m/s (0 to 4,000 ft/min) 0 to 30 m/s (0 to 6,000 ft/min) ±5% of reading or ±0.025 m/s (±5 ft/min), whichever is greater

±3% of reading or ±0.015 m/s (±3 ft/min), whichever is greater Accuracy (TA430, TA440)152 Resolution 0.01 m/s (1 ft/min)

Duct Size (TA430, TA440)

Dimensions

1 to 635 cm in increments of 0.1 cm (1 to 250 inches in increments of 0.1 in.)

Volumetric Flow Rate (TA430, TA440)

Actual range is a function of velocity, and duct size Range

Temperature

Range (TA410, TA430) -18 to 93°C (0 to 200°F) -10 to 60°C (14 to 140°F) Range (TA440) ±0.3°C(±0.5°F) Accuracy³ Resolution

Relative Humidity (TA440 only)

5 to 95% RH Range Accuracy⁴ Resolution 0.1% RH

Wet Bulb Temperature (TA440 only)

Range Resolution 0.1°C (0.1°F)

Dew Point (TA440 only)

-15 to 49°C (5 to 120°F) Range Resolution 0.1°C (0.1°F)

Instrument Temperature Range

Operating (Electronics) Model TA410, TA430 Operating (Probe) Model TA440 -10 to 60°C (14 to 140°F) -20 to 60°C (-4 to 140°F)

Data Storage Capabilities (TA430, TA440)

12,700+ samples and 100 test IDs

Logging Interval (TA430, TA440)

Storage



Airflow Instruments, TSI Instruments Ltd. Visit our website at www.airflowinstruments.co.uk for more information

UK Tel: +44 149 4 459200 Germany Tel: +49 241 523030 France Tel: +33 49111 87 64

P/N 2980548 Rev D (A4) ©2014 TSI Incorporated

Time Constant (TA430, TA440) User selectable

External Meter Dimensions

8.4 cm x 17.8 cm x 4.4 cm (3.3 in. x 7.0 in. x 1.8 in.)

Meter Weight with Batteries

0.27 kg (0.6 lbs.)

Meter Probe Dimensions

101 6 cm (40 in) Probe Length Probe Diameter of Tip 7.0 mm (0.28 in.) Probe Diameter of Base 13.0 mm (0.51 in.)

Articulating Probe Dimensions

19.7 cm (7.8 in.) Articulating Section Length Diameter of Articulating Knuckle

Power Requirements

Four AA-size batteries or AC adapter

| | TA410 | TA430, TA430-A | TA440, TA440-A |
|--|----------|-------------------------------|-------------------------------|
| Velocity range 0 to 20.00 m/s (0 to 4000 ft/min) | + | | |
| Velocity range 0 to 30.00 m/s (0 to 6000 ft/min) | | (#3) | + |
| Temperature | + | 1.0 | + |
| Flow | | 141 | + |
| Humidity, wet bulb, dew point | | | + |
| Probe | Straight | Straight or -A articulated | Straight or -A articulated |
| Variable time constant | | + | + |
| Manual data logging | | | |
| Auto save data logging | | | + |
| Statistics | | + | + |
| Review data | | + | + |
| LogDat2 downloading software | | | + |
| Free Certificate of Calibration | + | + | (+) |

**enumerature compensated over an air temperature range of \$1 665°C (40°0 150°F).

*The accuracy statents begins at 30 Third through 4000 First (10.15 m/s through 200 m/s) for the Model TAHCL, and 50°F through 10.000 first (10.15 m/s through) 30°m/s) for the Model TAHCL and 50°F through 10.000 first (10.15 m/s) for 10.000 first (10.15 m/s) first (10.15 m/s) for 10.000 first (10.15 m/s) first (1

Calibration Certificate of Air Flow Meter



Cal Lab Limited 校正實驗室有限公司

Room 2103, Technology Plaza, 29-35 Sha Tsui Road, Tsuen Wan, NT, Hong Kong

Tel: +852 25680106 Email: info@callab.com.hk Fax: +852 30116194 Website: www.callab.com.hk



Calibration Certificate No.: CC0222301

Customer Information

Customer: Castco Testing Centre Limited 33, On Kui Street, Fanling, N.T. Address:

Equipment Identification

Manufacturer Model No. Serial No. Assigned equipment No. Equipment Description AAST-FLOW-03 AIRFLOW TA440 TA4401706003 Air Velocity Monitor TSI

Certificate Information

Calibration Procedure:

Calibration Condition: Date of Receipt: 11 January 2023 Date of Calibration: 13 January 2023 Adjustment: Due Date of Calibration:

Appearance: Remark:

23.5°C. 58%RH. 1003hPa N/A Good

N/A

Reference Equipment Identification

SOP-112

| Equipment Description | Model | Serial No. | Expiration Date |
|-----------------------|-------|--------------|------------------------|
| Hot Wire Anemometer | 9535 | T95351316004 | 11 August 2024 |

Result of Calibration

Air flow rate - Error of indication

| Reference reading (L/min) | Measured reading (L/min) | Error (%) | Uncertainty (%FS) | Technical Requirement | Technical Reference Doc. |
|------------------------------|--------------------------|-----------|----------------------|--------------------------|-----------------------------|
| 0.5 | 0.51 | 2.0 | 3.6 | ±5% | JJG 956-2013 |
| 1.0 | 0.99 | -1.0 | 3.6 | ± 5 % | JJG 956-2013 |
| 2.0 | 2.03 | 1.5 | 3.6 | ± 5 % | JJG 956-2013 |
| 5.0 | 5.07 | 1.4 | 3.6 | ±5% | JJG 956-2013 |
| | | | | | CT-AFR |

Note1: The estimated expanded uncertainties have been calculated in "Evaluation and expression of uncertainty in measurement" and give an internal estimated to have a level of confidence of 95%. A coverage factor of 25 assumed unless explicitly stated.

Note2: The standard (s) and instrument used in the calculation are traceable to national or international recognized standard and are calibrated on a schedule to maintain the

Note3: The result reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long term stability of the

The result shows in this calibration certificate relate only to the item calibrated, and the result only applies to the calibration item as received

Calibrated By:

Checked and Approved By:

Company Chop:

Certificate Issue Date: 13 January 2023

CT-BEG-03

*** End of Certificate ***

1. The certificate shall not be reproduced except in full, without written approval of Cal Lab Calibration 2. The certificate is issued subject to the latest Terms and Conditions, available at our web site

CC0222301 Page 1 of 1

| Appendix K – Noise monitoring results a | nd graphical presentation |
|---|---------------------------|
| | |


M4(A) – Le Billionnaire

| | Temp (°C) | Temp Wind Weath | Weathe | Measured Noise Level at M4(A), dB(A) | | | | | | | |
|------------|-----------|-----------------|--------|--------------------------------------|-----|-------|----------|------------------|-----------|-----------|-------|
| Date | | Speed m/s | r | | Γiı | ne | Baseline | L_{Aeq} | L_{A10} | L_{A90} | Limit |
| 04/10/2023 | 34.6 | 1.0 | Sunny | 9:10 | 1 | 9:40 | 69.5 | 70.7 | 71.9 | 69.5 | 75 |
| 10/10/2023 | 27.4 | 1.1 | Cloudy | 13:40 | 1 | 14:10 | 69.5 | 71.0 | 72.1 | 69.8 | 75 |
| 16/10/2023 | 26.2 | 1.5 | Sunny | 9:20 | 1 | 9:50 | 69.5 | 70.9 | 72.0 | 69.8 | 75 |
| 27/10/2023 | 29.1 | 1.7 | Sunny | 9:15 | - | 9:45 | 69.5 | 70.5 | 71.9 | 69.0 | 75 |
| Maximum | | | | | | 71.0 | | | | | |
| | | | | Minimum | | | | 70.5 | | | |
| | | | | Average | | | | 70.8 | | | |


M5(A) – Prince Ritz

| _ | (°C) Spe | Temp Wind | Temn | Temn | Temn | Temn | Temn |) I | | | Temn | Temn | Weathe | | | Measured | Noise Lev | rel at M5(A | A), dB(A) | | |
|------------|----------|-----------|--------|---------|------|-------|----------|------------------|-----------|-----------|-------|------|--------|--|--|----------|-----------|-------------|-----------|--|--|
| Date | | Speed m/s | r | Time | | | Baseline | L_{Aeq} | L_{A10} | L_{A90} | Limit | | | | | | | | | | |
| 04/10/2023 | 34.6 | 1.3 | Sunny | 10:00 | - | 10:30 | 72.5 | 74.0 | 75.8 | 71.5 | 75 | | | | | | | | | | |
| 10/10/2023 | 27.4 | 1.9 | Cloudy | 14:50 | - | 15:20 | 72.5 | 73.8 | 75.6 | 71.2 | 75 | | | | | | | | | | |
| 16/10/2023 | 26.2 | 1.7 | Sunny | 10:12 | - | 10:42 | 72.5 | 74.5 | 76.0 | 72.6 | 75 | | | | | | | | | | |
| 27/10/2023 | 29.1 | 0.9 | Sunny | 10:20 | - | 10:50 | 72.5 | 73.7 | 75.9 | 72.1 | 75 | | | | | | | | | | |
| | | | | Maximum | | 74.5 | | | | | | | | | | | | | | | |
| Minimum | | | | | | | 73.7 | | | | | | | | | | | | | | |
| | | | | Average | | | | 74.0 | | | | | | | | | | | | | |

L_{Aeq}, 30-min graphical results of M4(A) – Le Billionnaire



L_{Aeq}, 30-min graphical results of M5(A) – Prince Ritz



| | | Reportin | g Period | |
|---|----------|----------|----------|----------|
| Major Construction Activities | Jul | Aug | Sep | Oct |
| | 2023 | 2023 | 2023 | 2023 |
| Construction works for DCS | ✓ | ✓ | ✓ | ✓ |
| Construction works for SB-01 tunnel | ✓ | ✓ | | |
| Construction of Underpinning of S14 | ✓ | ✓ | ✓ | |
| Construction of Retaining Wall Type 1 for S14 | ✓ | ✓ | ✓ | ✓ |
| Construction of Pile Cap for S14 | | | ✓ | ✓ |
| Construction works for SMH404 and SMH505 | | | ✓ | ✓ |
| Demolition of bearing wall of S14 | | | | ✓ |
| Modification works for Rising Main chamber WOC1 and AVC2 | | | ✓ | ✓ |
| ELS modification and Backfilling works for Retrieving Shaft at Sa Po Road | ✓ | ✓ | | |
| Pre-bored socket H-pile construction works for Slip Road S14 | | | | |
| GI and Grouting works for Slip Road S14 | ✓ | ✓ | | |
| Erection of falseworks and working platform for decking of Elevated Walkway | \ | ✓ | √ | ./ |
| LW-02 | • | • | • | • |
| RTBM dismantle | | | ✓ | ✓ |
| RC construction for decking of Elevated Walkway LW-02 | ✓ | ✓ | ✓ | ✓ |
| RC construction for Subway KS10 Lift and Staircase | ✓ | ✓ | ✓ | |
| RC construction works for lift and staircase of LW-02 | ✓ | ✓ | ✓ | ✓ |
| Renovation works for Subway KS10 Lift and Staircase | | | | ✓ |
| Renovation works for existing subways KS9, KS32 and KS10 | ✓ | ✓ | ✓ | ✓ |
| Road and drain construction works for Road L16 | ✓ | ✓ | | |
| Road and Drain Construction works for Road L16, Commercial Street and | | | √ | 1 |
| Road D1 | | | • | • |
| Road and drain construction works for Olympic Avenue | ✓ | ✓ | √ | √ |

| | | Reporting Period | | | | | |
|---|------|------------------|------|------|--|--|--|
| Factors might affect the monitoring results | Jul | Aug | Sep | Oct | | | |
| | 2023 | 2023 | 2023 | 2023 | | | |
| Non-project related construction activities in the adjacent construction sites were observed. | ✓ | ✓ | ✓ | ✓ | | | |

Appendix L – Event and Action Plan for noise

| E4 | | Act | tion | |
|-----------------------------|--|---|---|--|
| Event | ET | IEC | Supervisor / ER | Contractor |
| Action Level being exceeded | Notify Supervisor / ER, IEC and Contractor; Carry out investigation; Report the results of investigation to the IEC, Supervisor / ER and Contractor; Discuss with the IEC and Contractor on remedial measures required; Increase monitoring frequency to check mitigation effectiveness. (The above actions should be taken within 2 working days after the exceedance is | Review the investigation results submitted by the ET; Review the proposed remedial measures submitted by the Contractor and advise the ER accordingly; Advise the Supervisor / ER on the proposed remedial measures. (The above actions should be taken within 2 working days after the exceedance is identified.) | 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures. (The above actions should be taken within 2 working days after the exceedance is identified.) | Submit noise mitigation proposal to IEC and Supervisor / ER; Implement noise mitigation proposals. (The above actions should be taken within 2 working days after the exceedance is identified.) |
| Limit Level being exceeded | identified.) 1. Inform IEC, Supervisor /ER, Contractor and EPD; 2. Repeat measurement to confirm findings; 3. Increase monitoring frequency; 4. Identify source and investigate the cause of exceedance; 5. Carry out analysis of Contract's working procedure; 6. Discuss remedial measures required with the IEC, Contractor and Supervisor /ER; 7. Assess effectiveness of | 1. Discuss the potential remedial actions with Supervisor /ER, ET and Contractor; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the Supervisor /ER accordingly. (The above actions should be taken within 2 working days after the exceedance is identified.) | 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures; 5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the | avoid further exceedance; 2. Submit proposals for remedial actions to IEC and Supervisor /ER within 3 working days of notification; 3. Implement the agreed proposal; 4. Submit further proposal if problem still not under control; 5. Stop the relevant portion of works as instructed by the Supervisor /ER until the exceedance is abated. |

| Event | Action | | | | | | | | |
|-------|-------------------------------|-----|-----------------------------------|-----------------------------|--|--|--|--|--|
| Event | ET | IEC | Supervisor / ER | Contractor | | | | | |
| | Contractor's remedial | | exceedance until the | taken within 2 working days | | | | | |
| | actions and keep IEC, | | exceedance is abated. | after the exceedance is | | | | | |
| | EPD, and Supervisor /ER | | (The above actions should be | identified.) | | | | | |
| | informed of the results; | | taken within 2 working days after | · | | | | | |
| | 8. If exceedance stops, cease | | the exceedance is identified.) | | | | | | |
| | additional monitoring. | | ŕ | | | | | | |
| | (The above actions should be | | | | | | | | |
| | taken within 2 working days | | | | | | | | |
| | after the exceedance is | | | | | | | | |
| | identified.) | | | | | | | | |

| Appendix M – Event and Action P | lan for Landscape and Visual Impact |
|---------------------------------|-------------------------------------|
| | |
| | |
| | |
| | |
| | |
| | |
| | |

| E-von4 | | Act | ion | |
|--------------------------------|--|--|--|--|
| Event | ET | IEC | Supervisor / ER | Contractor |
| Design Check | 1. Check final design conforms to the requirements of EP and prepare report. | Check report. Recommend remedial design if necessary. | Undertake remedial design if necessary. | |
| Non-conformity on one occasion | Identify Source. Inform IEC and Supervisor /ER. Discuss remedial actions with IEC, Supervisor /ER and Contractor. Monitor remedial actions until rectification has been completed. | Check report. Check Contractor's working method. Discuss with ET and Contractor on possible remedial measures. Advise Supervisor /ER on effectiveness of proposed remedial measures. Check implementation of remedial measures. | Notify Contractor. Ensure remedial measures are properly implemented. | Amend working methods. Rectify damage and undertake any necessary replacement. |
| Repeated Non-conformity | Identify Source. Inform IEC and Supervisor /ER. Increase monitoring frequency. Discuss remedial actions with IEC, Supervisor /ER and Contractor. Monitor remedial actions until rectification has been completed. If non-conformity stops, cease additional monitoring. | Check monitoring report. Check Contractor's working method. Discuss with ET and Contractor on possible remedial measures. Advise Supervisor /ER on effectiveness of proposed remedial measures. Supervise implementation of remedial measures. | Notify Contractor. Ensure remedial measures are properly implemented. | Amend working methods. Rectify damage and undertake any necessary replacement. |

Appendix N – Waste Flow Table

MONTHLY SUMMARY WASTE FLOW TABLE FOR <u>2023</u> (YEAR)

| | Actual Quantities of Inert C&D Materials Generated Monthly Actual Quantities of C&D Wastes Generated | | | | | | Generated Mo | onthly | | | | | |
|---------------|---|--------------------------------------|--------------------------------|---|---|--------------------------------|----------------------------|--------------------------|-------------|-----------------------------------|--------------|-------------------|-------------------------------|
| Month | Total Quantity Generated A + B | Broken Concrete Generated A | General fill Generated B | Broken Concrete Reused in the Contract | General Fill Reused in the Contract | Reused in other Projects | Disposal as Public Fill | Import Fill | Metals | Paper / Cardboard Packaging | Plastics (3) | Chemical Waste | Other, e.g. general refuse |
| | [in '000m ³] | [in '000m ³] | [in '000m ³] | [in '000m ³] | [in '000m ³] | [in '000m ³] | [in '000m ³] | [in '000m ³] | [in '000kg] | [in '000kg] | [in '000kg] | [in '000kg] | [in '000m ³] |
| JAN | 0.67 | 0.00 | 0.67 | 0.00 | 0.09 | 0.00 | 0.58 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.01 |
| FEB | 0.81 | 0.00 | 0.81 | 0.00 | 0.08 | 0.00 | 0.73 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.01 |
| MAR | 0.79 | 0.00 | 0.79 | 0.00 | 0.08 | 0.00 | 0.71 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.01 |
| APR | 1.18 | 0.00 | 1.18 | 0.00 | 0.09 | 0.00 | 1.09 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.01 |
| MAY | 1.01 | 0.00 | 1.01 | 0.00 | 0.09 | 0.00 | 0.92 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.01 |
| JUNE | 0.23 | 0.00 | 0.23 | 0.00 | 0.05 | 0.00 | 0.18 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.01 |
| SUB- TOTAL | 4.69 | 0.00 | 4.69 | 0.00 | 0.48 | 0.00 | 4.21 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.06 |
| JULY | 0.30 | 0.00 | 0.30 | 0.00 | 0.06 | 0.00 | 0.24 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.01 |
| AUG | 0.90 | 0.00 | 0.90 | 0.00 | 0.06 | 0.00 | 0.84 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.01 |
| SEPT | 0.56 | 0.00 | 0.56 | 0.00 | 0.05 | 0.00 | 0.51 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.01 |
| OCT | 0.72 | 0.00 | 0.72 | 0.00 | 0.06 | 0.00 | 0.66 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.01 |
| NOV | | | | | | | | | | | | | |
| DEC | | | | | | | | | | | | | |
| TOTAL | 7.17 | 0.00 | 7.17 | 0.00 | 0.71 | 0.00 | 6.46 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.10 |

Appendix O – Environmental Mitigation Implementation Schedule (EMIS)

| EIA Ref | Recommended Mitigation Measures | In | n | | |
|------------|--|-----------------|-----|----|--------|
| Part B | Water Quality | Not Observed | Yes | No | Remark |
| S8.8 | Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include use of sediment traps and adequate maintenance of drainage systems to prevent flooding and overflow | \ | | | |
| S8.8 | Construction site should be provided with adequately designed perimeter channel and pretreatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pend. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. | Ŋ | | | |
| S8.8 | Construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means. | | | | |
| S8.8 | Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m³ capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped. | | | | |
| S8.8 | Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m3 should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. | V | | | |
| S8.8 | Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. | V | | | |
| S8.8 | Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms. Particular attention should be paid to the control of silty surface runoff during storm events. | \square | | | |
| S8.8 | Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain. | V | | | |
| S8.8 | All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. | | V | | |
| S8.8 | Drainage On-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea. | | | | |
| S8.8 | All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required. | Ø | | | |
| S8.8 | All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ | \square | | | |
| S8.8 | Sewage Effluent Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices. | V | | | |
| S8.8 | Stormwater Discharges Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes | <u> </u> | | | |
| S8.8 | Debris and Litter In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management | \square | | | |

| EIA Ref | Recommended Mitigation Measures | lm | pleme | entatio | n |
|------------|--|-----------------|----------|---------|--------|
| | is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur | | | | |
| S8.8 | Construction Works at or in Close Proximity of Storm Culvert or Seafront The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low. | V | | | |
| S8.8 | The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm culvert / nullah. | V | | | |
| S8.8 | Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works. | V | | | |
| S8.8 | Stockpiling of construction materials and dusty materials should be covered and located away from any water courses. | | V | | |
| S8.8 | Construction debris and spoil should be covered up and/ or disposed of as soon as possible to avoid being washed into the nearby water receivers | | V | | |
| S8.8 | Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable. | V | | | |
| S8.8 | Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff. | V | | | |
| S8.8 | Construction effluent, site run-off and sewage should be properly collected and/or treated. | V | | | |
| S8.8 | Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props to prevent adverse impact on the storm water quality. | V | | | |
| S8.8 | Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage of construction materials. | | | | |
| S8.8 | Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea. | V | | | |
| S8.8 | Supervisory staff should be assigned to station on site to closely supervise and monitor the works | | V | | |
| Part C C | Construction Noise Impact | Not Observed | Yes | No | Remark |
| S7.8 | Use of quiet PME, movable barriers for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump, Generator and Water Pump | | V | | |
| S7.9 | Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program. Mobile plant, if any, should be sited as far away from NSRs as possible. | | V | | |
| | Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. | V | | | |
| | Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. | V | | | |
| Part D W | Vaste / Chemical Management | Not Observed | Yes | No | Remark |
| S5.2 | Prepare a Waste Management Plan, which becomes a part of the Environmental Management Plan, in accordance with the requirements stipulated in ETWB TC(W) No. 19/2005, approved by the Engineer/Supervising Officer of the Project based on current practices on construction sites | | V | | |
| | Training of site personnel in site cleanliness, proper waste management and chemical waste handling procedures | | V | | |
| | Provision of sufficient waste disposal points and regular collection for waste. Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers | Ī | | | |
| | Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors. Separation of chemical wastes for special handling and appropriate treatment | V | | | |
| S9.5 | 1)Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site 2)Training of site personnel in proper waste management and chemical waste handling | | V | | |
| | procedures 3)Provision of sufficient waste disposal points and regular collection for disposal 4)Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers 5)A recording system for the amount of wastes generated, recycled and disposed of (including | | | | |

| EIA Ref | Recommended Mitigation Measures | lm | pleme | entatio | n |
|------------|--|-----------------|-------------------------|---------|--------|
| S9.5 | Waste Reduction Measures 1) Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals 2) Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal 3) Encourage collection of aluminum cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force 4) Any unused chemicals or those with remaining functional capacity should be recycled | V | | | |
| 00.5 | 5) Proper storage and site practices to minimize the potential for damage or contamination of construction materials | | | | |
| S9.5 | Construction and Demolition Material Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact from handling and transportation of C&D material. The mitigation measures include: 1) Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal, the transient stockpiles should be located away from waterfront or storm drains as far as possible 2) Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric 3) Skip hoist for material transport should be totally enclosed by impervious sheeting 4) Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site 5) The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores 6) The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle 7) All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet | | ✓ | | |
| S9.5 | When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket System for Disposal of Construction" | V | | | |
| S9.5 | Chemical Waste After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation | V | | | |
| Part E La | andscape & Visual | Not Observed | Yes | No | Remark |
| S13.9 | CM1 - All existing trees should be carefully protected during construction. CM2 - Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work. CM3 - Control of night-time lighting. CM4 - Erection of decorative screen hoarding. | | V | | |
| Part F A | ir Quality | Not Observed | Yes | No | Remark |
| S6.8 | Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission. | | V | | |
| S6.8 | Misting for the dusty material should be carried out before being loaded into the vehicle. | V | | | |
| S6.8 | Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin. | V | | | |
| S6.8 | The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation | \square | | | |
| S6.8 | The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways insider the site. On site unpaved roads should be compacted and kept free of lose materials | | $\overline{\checkmark}$ | | |
| S6.8 | Vehicle washing facilities should be provided at every vehicle exit point | V | | | |
| S6.8 | The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores. | | V | | |
| S6.8 | Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet. | | V | | |

| EIA Ref | Recommended Mitigation Measures Implementati | | | | 1 |
|------------|--|--|---|--|---|
| S6.8 | Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides. | | V | | |
| S6.8 | Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites. | | V | | |
| S6.5 | 8 times daily watering of the work site with active dust emitting activities. | | V | | |

Appendix P – Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: October 2023

| Contract No. | Record of Complaint (Yes/No) | Record of Warning (Yes/No) | Notification of Summons and Successful Prosecutions (Yes/No) |
|--------------|---------------------------------|-------------------------------|--|
| ED/2018/05 | No | No | No |

Cumulative Statistics on Complaints, Notification of Summons and Successful Prosecutions

upto reporting month

| Contract No. | Record of Complaint | Record of Warning | Notification of Summons and Successful Prosecutions |
|--------------|---------------------|-------------------|---|
| ED/2018/05 | 1 | 0 | 0 |