Civil Engineering and Development Department

. .

EP-344/2009 – New Sewage Pumping Stations Serving KTD EP-337/2009 – New Distributor Roads Serving the Planned KTD

Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Monthly EM&A Report

March 2016

(Version 1.0)

Approved By	(Environmental Team Leader)
REMARKS:	

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk

TABLE OF CONTENTS

EX	ECUTIVE SUMMARY	
	Introduction	
	Environmental Monitoring Works	. 1
	Environmental Licenses and Permits	. 2
	Key Information in the Reporting Month	.2
	Future Key Issues	. 2
1.	INTRODUCTION	.3
	Background	. 3
	Project Organizations	
	Construction Activities undertaken during the Reporting Month	.4
	Summary of EM&A Requirements	. 5
	Status of Compliance with Environmental Permits Conditions	. 7
2.	AIR QUALITY	. 8
	Monitoring Requirements	
	Monitoring Locations	. 8
	Monitoring Equipment	. 8
	Monitoring Parameters, Frequency and Duration	. 9
	Monitoring Methodology and Quality Assurance and Quality Control (QA/QC) Procedure	. 9
	Results, Observations and Action/Limit Level Exceedance	11
3.	NOISE	13
	Monitoring Requirements	
	Monitoring Locations	13
	Monitoring Equipment	
	Monitoring Parameters, Frequency and Duration	13
	Monitoring Methodology and QA/QC Procedures	14
	Maintenance and Calibration	14
	Results, Observations and Action/Limit Level Exceedance	15
4.	COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS	16
5.	LANDSCAPE AND VISUAL	18
5.	Monitoring Requirements.	
	Results and Observations	
6.	ENVIRONMENTAL AUDIT	
	Site Audits	
	Status of Waste Management	
	Implementation Status of Environmental Mitigation Measures	$\frac{20}{20}$
	Summary of Mitigation Measures Implemented	$\frac{20}{22}$
	Implementation Status of Event Action Plans	$\frac{-}{22}$
	Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution	on
		22
7.	FUTURE KEY ISSUES	23
	Key Issues for the Coming Month	
	Monitoring Schedule for the Next Month	
Q	CONCLUSIONS AND RECOMMENDATIONS	
8.	CONCLUSIONS AND RECOMMENDATIONS	
	Recommendations	
	Effectiveness of Environmental Management	$\frac{25}{26}$
		-

LIST OF TABLES

- Table I
 Breaches of Action and Limit Levels for the Project in the Reporting Month
- Table IISummary Table for Key Information in the Reporting Month
- Table 1.1 Key Project Contacts
- Table 1.2Construction Programme Showing the Inter-Relationship with Environmental
Protection/Mitigation Measures
- Table 1.3
 Air Quality and Noise Monitoring Stations for this Project
- Table 1.4Summary Table for Required Submission under EP No. EP-337/2009
- Table 1.5Summary Table for Required Submission under EP No. EP-344/2009
- Table 2.1Locations for Air Quality Monitoring
- Table 2.2Air Quality Monitoring Equipment
- Table 2.3Impact Dust Monitoring Parameters, Frequency and Duration
- Table 2.4
 Major dust source identified at the designated air quality monitoring stations
- Table 3.1Noise Monitoring Stations
- Table 3.2Noise Monitoring Equipment
- Table 3.3
 Noise Monitoring Parameters, Frequency and Duration
- Table 3.4
 Major noise source identified at the designated noise monitoring stations
- Table 3.5
 Baseline Noise Level and Noise Limit Level for Monitoring Stations
- Table 4.1Comparison of 1-hr TSP data with EIA predictions
- Table 4.2Comparison of 24-hr TSP data with EIA predictions
- Table 4.3Comparison of Noise Monitoring Data with EIA predictions
- Table 6.1
 Summary of Environmental Licensing and Permit Status
- Table 6.2
 Observations and Recommendations of Site Inspections for EP-337/2009
- Table 6.3
 Observations and Recommendations of Site Inspections for EP-344/2009
- Table 7.1Summary of the tentative program of major site activities, the impact prediction and
control measures for April 2016 and May 2016
- Table 8.1
 Examples of Mitigation Measures for Environmental Recommendations

LIST OF FIGURES

- Figure 1 Layout Plan of the Project Site
- Figure 2 Locations of Air Quality Monitoring Stations
- Figure 3 Locations of Construction Noise Monitoring Stations
- Figure 4 Locations of Wind Anemometer
- Figure 5 Management Structure

LIST OF APPENDICES

- A Action and Limit Levels for Air Quality and Noise
- B Copies of Calibration Certificates
- C Weather Information
- D Environmental Monitoring Schedules
- E 1-hour TSP Monitoring Results and Graphical Presentations
- F 24-hour TSP Monitoring Results and Graphical Presentations
- G Noise Monitoring Results and Graphical Presentations
- H Summary of Exceedance
- I Site Audit Summary
- J Event Action Plans
- K Environmental Mitigation Implementation Schedule (EMIS)
- L Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- M Summary of Waste Generation and Disposal Records
- N Construction Programme

EXECUTIVE SUMMARY

Introduction

- This is the 28th Monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2012/03 - Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area" (Hereafter referred to as "the Project"). This contract comprises the construction of Schedule 2 Designated Projects (DP) Road D2 & Sewage Pumping Station PS2 and PS NPS which forms a part of the works under two Environmental Permits (EP), EP-337/2009 and EP-344/2009. The title of the designated projects under Environmental Permit No.: EP-344/2009 is "New sewage pumping stations serving Kai Tak Development" and under Environmental Permit No.: EP-337/2009 is "New distributor roads serving the planned Kai Tak Development". This report documents the findings of EM&A Works conducted from 1 to 31 March 2016.
- 2. The major site activities undertaken in the reporting month included:
 - Installation of precast unit and construction of in-situ portions of Box Culvert B6;
 - Pipe laying from manhole SMH2204 to Box Culvert B6;
 - Construction of superstructure of Pumping Station PS2 and NPS;
 - Construction of jacking pits nos. 1 and 2;
 - Installation of gas pipe at pit no. 10;
 - Construction of washout chamber at pit no. 11;
 - Laying of rising mains from PS2 to chainage CHA-18;
 - Backfilling between sewerage manholes 1K1_1 and FMH10_340 and construction of manhole FMH10_370a at L6;
 - Construction of sewerage manhole FMH 10 at Bailey Street;
 - Pipe laying from stormwater manholes SMH1962 to SMH1963 and construction of manholes SMH1953 and SMH1963 at L6;
 - Installation of DCS; and
 - Widening works of Sung Wong Toi Road.

Environmental Monitoring Works

- 3. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 4. Summary of the breaches of action and limit levels in the reporting month for the Project is tabulated in **Table I**.

Parameter	No. of Project-rela	Action Taken	
	Action Level	Limit Level	ACTION LAKEN
1-hr TSP	0	0	N/A
24-hr TSP	0	0	N/A
Noise	0	0	N/A

1-hour & 24-hour TSP Monitoring

- 5. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 6. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

7. All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded.

Environmental Licenses and Permits

- 8. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, Environmental Permits No. EP-344/2009 and EP-337/2009 were issued on 23 April 2009.
- 9. Registration of Chemical Waste Producer (Waste Producer Number: 5213-286-K2958-05).
- 10. Water Discharge License (WT00020971-2015).

Key Information in the Reporting Month

11. Summary of complaint received, reporting changes and notifications of any summons and successful prosecutions in the reporting month is tabulated in **Table II**.

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0		N/A	N/A	
Reporting Changes	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

Table II Summary Table for Key Information in the Reporting Month

Future Key Issues

- 12. The future key environmental issues in the coming month include:
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Water spraying for dust generating activity and on haul road;
 - Proper storage of construction materials on site;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation of general and construction waste on site;
 - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site; and
 - Review and implementation of temporary drainage system for the surface runoff.

1. INTRODUCTION

Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 4 Infrastructure at Former North Apron Area is one of the construction stages of KTD. Schedule 2 DPs in this Project include new distributor roads serving the planned KTD and new sewage pumping stations serving the planned KTD. The general layout of the Project is shown in **Figure 1**.
- 1.2 Two Environmental Permits (EPs) No. EP-344/2009 and EP-337/2009 were also issued to the Permit Holder Civil Engineering and Development Department on 23 April 2009 for new sewage pumping stations serving the planned KTD and new distributor roads serving the planned KTD respectively.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to identify the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and recommend possible mitigation measures associated with the works. The EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 April 2009.
- 1.4 Cinotech Consultants Limited (Cinotech) is commissioned by Kwan On Construction Co., Ltd. (the Contractor) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2012/03 Stage 4 Infrastructure at Former North Apron Area. The construction work under KL/2012/03 comprises the construction of Road D2 & Sewage Pumping Station PS2 and PS NPS which forms a part of the works under two EPs (EP-337/2009 and EP-344/2009).
- 1.5 The construction commencement of this Contract was on 1st December 2013 for Road D2, Sewage Pumping Station PS2 and PS NPS. This is the 28th Monthly EM&A report summarizing the EM&A works for the Project from 1 to 31 March 2016.

Project Organizations

- 1.6 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD).
 - The Engineer and the Engineer's Representative (ER) AECOM.
 - Environmental Team (ET) Cinotech Consultants Limited (CCL).
 - Independent Environmental Checker (IEC) Hyder Consulting Limited. (Hyder).
 - Contractor Kwan On Construction Co., Ltd. (Kwan On).

1.7 The key contacts of the Project are shown in Table 1.1 and Figure 5.

Table 1.1	Ke	ey Project Contacts			
Party	Role	Contact Person	Position	Phone No.	Fax No.
CEDD	Project Proponent	Mr. Roger Wong	Senior Engineer	2301 1174	2301 1277
AECOM	Engineer's	Mr. John Yam	SRE	2798 0771	3013 8864
ALCOM	Representative	Mr. Ivan Yim	RE	2798 0771	3013 8804
Cinotech	Environmental Team	Dr. Priscilla Choy	Environmental Team Leader	2151 2089	
		Ms. Ivy Tam	Project Coordinator and Audit Team Leader	2151 2090	3107 1388
Hyder	Independent Environmental Checker	Mr. Wong Fu Nam	Independent Environmental Checker	2911 2744	2805 5028
Kwan On	Contractor	Mr. Terry Yu	Site Agent	3689 7752 6146 6762 telephone nur	X

Construction Activities undertaken during the Reporting Month

- 1.8 The site activities undertaken in the reporting month included:
 - Installation of precast unit and construction of in-situ portions of Box Culvert B6; •
 - Pipe laying from manhole SMH2204 to Box Culvert B6; •
 - Construction of superstructure of Pumping Station PS2 and NPS; •
 - Construction of jacking pits nos. 1 and 2; •
 - Installation of gas pipe at pit no. 10; .
 - Construction of washout chamber at pit no. 11;
 - Laying of rising mains from PS2 to chainage CHA-18; •
 - Backfilling between sewerage manholes 1K1 1 and FMH10 340 and construction of manhole FMH10_370a at L6;
 - Construction of sewerage manhole FMH 10 at Bailey Street; •
 - Pipe laying from stormwater manholes SMH1962 to SMH1963 and construction of • manholes SMH1953 and SMH1963 at L6;
 - Installation of DCS; and •
 - Widening works of Sung Wong Toi Road.
- 1.9 The construction programme showing the inter-relationship with environmental protection/mitigation measures is presented in Table 1.2.

Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental	
Protection/Mitigation Measures	

Frotection/Mitigation Measures						
Construction Works	Generated Major Environmental Impact	Control Measures				
Construction of superstructure of Pumping Station PS2 and NPS;	Dust, Water Quality, Waste Management	 Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; and On-site waste sorting and implementation of trip ticket system. 				
Backfilling between sewerage manholes 1K1_1 and FMH10_340 and construction of manhole FMH10_370a at L6;	Dust, Noise	 Use of quiet plant and well-maintained construction plant; and Properly cover the stockpiles; 				
Installation of precast unit and construction of in-situ portions of Box Culvert B6; Construction of jacking pits nos. 1 and 2; Installation of gas pipe at pit no. 10; Construction of washout chamber at pit no. 11;	Noise, Waste Management	 Use of quiet plant and well-maintained construction plant; and Provide hoarding. Good management and control on construction waste reduction 				
Construction of sewerage manhole FMH 10 at Bailey Street; Widening works of Sung Wong Toi Road.	Noise	 Use of quiet plant and well-maintained construction plant; and Provide hoarding. 				
Pipe laying from manhole SMH2204 to Box Culvert B6; Laying of rising mains from PS2 to chainage CHA-18; Pipe laying from stormwater manholes SMH1962 to SMH1963 and construction of manholes SMH1953 and SMH1963 at L6; Installation of DCS;	Noise, Water Quality	 Use of quiet plant and well-maintained construction plant; and Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall. 				

Summary of EM&A Requirements

- 1.10 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event Action Plans;
- Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 1.12 This report presents the implementation of the EM&A programme for the Project from 1 to 31 March 2016.

1.13 Air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in **Table 1.3** (see **Figure 2 and 3** for their locations).

Locations	Monitoring Stations In accordance with EM&A Manual	Alternative Monitoring Stations
Air Quality Monitoring Stations		
AM2 - Lee Kau Yan Memorial School	Yes	N/A
AM3 – Sky Tower	No	AM3(A) – Holy Trinity Bradbury Centre
AM4 – Grand Waterfront	No	AM4(A) – EMSD Workshop
AM5 – CCC Kei To Secondary School	No	AM5(A) – Po Leung Kuk Ngan Po Ling College
AM6 – Site 1B4 (Planned)	N/A	
Noise Monitoring Stations		
M6 – Holy Carpenter Primary School	No	M6(A) – Oblate Primary School
M7 – CCC Kei To Secondary School	Yes	N/A
M8 – Po Leung Kuk Ngan Po Ling College	Yes	N/A
M9 – Tak Long Estate	Yes	N/A
M10 – Site 1B4 (Planned)		N/A

Remarks:

"Yes" - Monitoring station is the same as that stated in EM&A Manual

> No - Monitoring station is not the same as that stated in EM&A Manual. Request for carrying monitoring works at the monitoring stations stated in EM&A Manual was rejected by owner of premise. Alternative monitoring stations were proposed by the ET of Schedule 3 EIA and approved by the EPD.

> N/A - No alternative monitoring station is required.

1.14 According to the Environmental Monitoring and Audit Manual (EM&A Manual) of the Kai Tak Development (KTD) Schedule 3 Environmental Impact Assessment (EIA) Report, the impact monitoring at the designated monitoring stations as required in KTD EM&A Manual under the EP, has been conducted in Environmental Monitoring Works for Kai Tak Development under Schedule 3 of KTD, which is on-going starting from December 2010. The impact monitoring data under Schedule 3 of KTD will be adopted for the Project. Therefore, this report presents the air quality and noise monitoring works extracted from Schedule 3 of KTD.

Status of Compliance with Environmental Permits Conditions

1.15 The status of required submission related to this Project under the Environmental Permits No. EP-337/2009 and EP-344/2009 is summarized in the **Table 1.4** and **Table 1.5** respectively:

EP Conditions	Submission	Submission Date	Remark
1.11	Notification of Commencement Date of Construction of Project	31 October 2013	For Road D2
2.3	Management Organization of Main Construction Companies	31 October 2013	For Contract No. KL/2012/03
2.4	Design Drawing(s) of the Project	28 October 2013	For Road D2
2.11	Landscape Mitigation Plan(s) for distributors road(s)	7 January 2014	For Road D2
2.12	As-built drawing(s) for the distributor road(s)	To be submitted at least one week before the commencement of operation of distributor road(s)	
3.2	Baseline Monitoring Report	26 November 2010 (Part I) 24 December 2010 (Part II)	/
3.3	Four hard copies and one electronic copy of the Monthly EM&A Report No.27 (February 2016)	11 April 2016	Monthly EM&A Report for Contract No. KL/2012/03

 Table 1.4
 Summary Table for Required Submission under EP No. EP-337/2009

Table 1.5 Summary Table for Required Submission under EP No. EP-344/2009

EP Conditions	Submission	Submission Date	Remark
1.11	Notification of Commencement Date of Construction of Project	31 October 2013	For Pumping Station PS2 and PS NPS
2.3	Management Organization of Main Construction Companies	31 October 2013	For Contract No. KL/2012/03
2.4	Design Drawing(s) of the Project	28 October 2013	For Pumping Station PS2 and PS NPS
2.11	Landscape Mitigation Plan(s) for sewage pumping station(s)	7 January 2014	For Pumping Station PS2 and PS NPS
2.12	As-built drawing(s) for the sewage pumping station (s)	To be submitted at least one week before the commencement of operation of distributor road(s	
3.2	Baseline Monitoring Report	26 November 2010 (Part I) 24 December 2010 (Part II)	/
3.3	Four hard copies and one electronic copy of the Monthly EM&A Report No.27 (February 2016)	11 April 2016	Monthly EM&A Report for Contract No. KL/2012/03

2. AIR QUALITY

Monitoring Requirements

2.1 According to EM&A Manual under the EPs, 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

2.2 Five designated monitoring stations were selected for air quality monitoring programme. Impact dust monitoring was conducted at four of the air quality monitoring stations (AM2, AM3(A), AM4(A) and AM5(A)). **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Monitoring Stations	Locations	Location of Measurement
AM2 Lee Kau Yan Memorial School		Rooftop (about 8/F) Area
AM3(A) Holy Trinity Bradbur Centre		Rooftop (about 8/F) Area
AM4(A)	EMSD Workshops	Rooftop (about 6/F) Area
AM5(A) Po Leung Kuk Ngan Po Ling College		Rooftop (about 10/F) Area
#AM6	PA 15	Site 1B4 (Planned)

Table 2.1Locations for Air Quality Monitoring

Remarks: # The impact monitoring at these locations will only be carried out until the sensitive receivers at the building are resided.

Monitoring Equipment

2.3 **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates and laboratory accreditation are attached in **Appendix B**.

Tuble 212 All Quality Monitoring Equipment			
Equipment Model and Make		Quantity	
Calibrator	G25A	1	
1-hour TSP Dust Meter	Laser Dust Monitor – Model LD-3, LD-3B and AEROCET-531	9	
HVS Sampler	GMWS 2310 c/w of TSP sampling inlet	4	
Wind Anemometer	Davis Weather Monitor II, Model no. 7440	1	

 Table 2.2
 Air Quality Monitoring Equipment

Monitoring Parameters, Frequency and Duration

2.4 Table 2.3 summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency	
1-hr TSP	At least three times every 6 days	
24-hr TSP	At least once every 6 days	

Monitoring Methodology and Quality Assurance and Quality Control (QA/QC) Procedure

1-hour TSP Monitoring

Measuring Procedures

- 2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
 - The 1-hour dust meter is placed at least 1.3 meters above ground.
 - Set POWER to "ON" and make sure that the battery level was not flash or in low level.
 - Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
 - Push the knob at MEASURE position.
 - Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
 - Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
 - Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

Maintenance/Calibration

- 2.6 The following maintenance/calibration was required for the direct dust meters:
 - Check and calibrate the meter by High-Volume Sampler (HVS) to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

2.7 High volume samplers (HVS) (Model GMWS-2310 Accu-Vol) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

Operating/Analytical Procedures

- 2.8 Operating/analytical procedures for the operation of HVS were as follows:
 - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
 - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
 - No furnaces or incineration flues were nearby.
 - Airflow around the sampler was unrestricted.
 - The sampler was more than 20 meters from the drip line.
 - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the 24-hour TSP sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For 24-hour TSP sampling, fiberglass filters having a collection efficiency of $\ge 99\%$ for particles of 0.3µm (DOP) diameter were used.
- 2.11 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.12 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.

- 2.14 The shelter lid was closed and secured with the aluminum strip.
- 2.15 The timer was then programmed so that the TSP will be sampled for 24 hours. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.16 After completion of sampling, the filter was removed and sent to Wellab Ltd., which is accredited under HOKLAS for laboratory analysis. The elapsed time was also recorded.
- 2.17 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning temperature should be between 25°C and 30°C and not vary by more than ± 3 °C; the relative humidity (RH) should be < 50% and not vary by more than ± 5 %. A convenient working RH is 40%.

Maintenance/Calibration

- 2.18 The following maintenance/calibration was required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using G25A Calibration Kit throughout all stages of the air quality monitoring.
 - Orifice Transfer Standards were calibrated at yearly intervals throughout all stages of the air quality monitoring.

Results, Observations and Action/Limit Level Exceedance

- 2.19 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.20 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.21 The air temperature, precipitation and the relative humidity data were obtained from Hong Kong Observatory where the wind speed and wind direction were recorded by the installed Wind Anemometer set at rooftop (about 8/F) Lee Kau Yan Memorial School. The location is shown in **Figure 4**. This weather information for the reporting month is summarized in **Appendix C**.
- 2.22 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.23 The summary of exceedance record in the reporting month is shown in **Appendix H**. No exceedance in Action/Limit Levels of 1-hour and 24-hour TSP was recorded for the air quality monitoring.

2.24 According to our field observations, the major dust source identified at the designated air quality monitoring stations is as follows:

Table 2.4	Major dust source identified at the designated air quality monitoring
stations	

Station	Major Dust Source	
AM2 – Lee Kau Yan Memorial School	Road Traffic Dust	
	Exposed site area and open stockpiles	
	Site vehicle movement	
AM3(A) – Holy Trinity Bradbury	Road Traffic Dust	
Centre	Exposed site area	
	Excavation works	
	Site vehicle movement	
AM4(A) – EMSD Workshops	Site vehicle movement	
AM5(A) – Po Leung Kuk Ngan Po	Road Traffic Dust	
Ling College	Excavation works at the site (Contract No.:	
	1/WSD/14(K)) facing Po Leung Kuk Ngan Po	
	Ling College	

3. NOISE

Monitoring Requirements

3.1 According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis to conduct one set of measurements between 0700 and 1900 hours on normal weekdays. Appendix A shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

- 3.2 Five designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at four designated monitoring stations (M6, M7, M8 and M9). **Figure 3** shows the locations of these stations.
- 3.3 Construction noise monitoring at Station M6 Holy Carpenter Primary School was rejected by the premise owner on 6th October 2014. The monitoring station has been relocated at a proposed alternative noise monitoring station M6(A) Oblate Primary School since 10th October 2014 to carry out the monitoring works.

Monitoring Stations	Locations	Location of Measurement
*M6(A)	Oblate Primary School	Rooftop (about 7/F) Area
M7	CCC Kei To Secondary School	Rooftop (about 8/F) Area
M8	Po Leung Kuk Ngan Po Ling College	Staircase Area (about 9/F)
M9	Tak Long Estate	Car Park Building (about 2/F)
#M10	Site 1B4 (Planned)	_

Table 3.1Noise Monitoring Stations

Remarks:

* Alternative noise monitoring station for M6 – Holy Carpenter Primary School from 10th October 2014 onwards

The impact monitoring at these locations will only be carried out until existence of the sensitive receiver at the building.

Monitoring Equipment

3.4 **Table 3.2** summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

Table 3.2Noise Monitoring Equipment

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	SVAN 955, 957	6
Calibrator	SVAN 30A	3
Calibrator	B&K4231	1

Monitoring Parameters, Frequency and Duration

3.5 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

Monitoring Stations	Parameter	Period	Frequency	Type of Measurement
M7 M8 M9	L ₁₀ (30 min.) dB(A) L ₉₀ (30 min.) dB(A) L _{eq} (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week	Façade ^(*)
M6(A)	$L_{10}(30 \text{ min.}) dB(A)$ $L_{90}(30 \text{ min.}) dB(A)$ $L_{eq}(30 \text{ min.}) dB(A)$	0700-1900 hrs on normal weekdays	Once per week	Free Field ^(*)

(*) Refer to bullet point 1 and 2 in the following section.

Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was set on a tripod at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
- For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels was adjusted with a correction of +3 dB(A).
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - frequency weighting : A
 - time weighting : Fast
 - time measurement : 30 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L_{eq} , L_{90} and L_{10} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

Maintenance and Calibration

- 3.6 The microphone head of the sound level meter and calibrator was cleaned with a soft cloth at quarterly intervals.
- 3.7 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.8 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Results, Observations and Action/Limit Level Exceedance

- 3.9 All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded.
- 3.10 The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.4**.
- 3.11 Noise monitoring results and graphical presentations are shown in Appendix G.
- 3.12 The major noise source identified at the designated noise monitoring stations is as follows:

Monitoring Stations	Locations	Major Noise Source
M6(A)	Oblate Primary School	Road and marine traffic Noise
M7	CCC Kei To Secondary School	Road and marine traffic Noise
M8	Po Leung Kuk Ngan Po Ling College	Excavation works at the site (Contract No.: 1/WSD/14(K)) facing Po Leung Kuk Ngan Po Ling College
M9	Tak Long Estate	Road paving and asphalt paving works

 Table 3.4
 Major noise source identified at the designated noise monitoring stations

Table 3.5 Baseline noise level and noise limit level for monitoring stations

Monitoring	Baseline Noise Level, dB (A)	Noise Limit Level, dB (A)
Stations		
M6(A)	63.9 (at 0700 – 1900 hrs on normal weekdays)	
М7	68.7 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)
M8	61.9 (at 0700 – 1900 hrs on normal weekdays)	
M9	59.0 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)

(*) Noise Limit Level is 65 dB(A) during school examination periods.

4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 According to Section 16.1.6 (vi) of the EM&A Manual, the EM&A data were compared with the EIA predictions as summarized in **Table 4.1** to **4.3** below.

Station	Predicted 1-hr TSP conc.			
	Scenario1 (Mid 2009 to	Scenario2 (Mid 2013 to	Reporting Month (March 2016), μg/m3	
	Mid 2013), µg/m3	Late 2016), µg/m3	Average	Range
AM2 – Lee Kau Yan Memorial School	290	312	148.7	41.1 - 263.0
AM3(A) - Holy Trinity Bradbury Centre (Alternative station for Sky Tower)	217	247	147.9	45.1 - 251.4
AM4(A) – EMSD Workshops (Alternative station for Grand Waterfront)	246	258	149.1	42.2 - 292.0
AM5(A) – Po Leung Kuk Ngan Po Ling College (Alternative station for CCC Kei To Secondary School)	159	221	151.3	42.9 - 290.5

 Table 4.1
 Comparison of 1-hr TSP data with EIA predictions

Table 4.2Comparison of 24-hr TSP data with EIA predictions

Station	Predicted 24-hr TSP conc.			
	Scenario1 (Mid 2009 to	Scenario2 (Mid 2013 to	Reporting Month (March 2016), µg/m3	
	Mid 2013), µg/m3	Late 2016), µg/m3	Average	Range
AM2 – Lee Kau Yan Memorial School	145	169	73.8	35.1 - 125.3
AM3(A) - Holy Trinity Bradbury Centre (Alternative station for Sky Tower)	106	138	66.2	25.8 - 104.8
AM4(A) – EMSD Workshops (Alternative station for Grand Waterfront)	143	152	97.0	51.5 - 162.3
AM5(A) – Po Leung Kuk Ngan Po Ling College (Alternative station for CCC Kei To Secondary School)	103	128	38.8	12.7 – 67.9

MA13056\Monthly\Mrpt1603_v1.0

Stations	Predicted Mitigated Construction Noise Levels during Normal Working Hour (L _{eq (30min)} dB(A))	Reporting Month (March 2016), L _{eq (30min)} dB(A)
M6(A) - Oblate Primary School ^	N/A	54.8 - 63.8
M7 - CCC Kei To Secondary School	45 - 68	62.6 - 65.5
M8 - Po Leung Kuk Ngan Po Ling College	44 - 70	60.1 - 66.6
M9 – Tak Long Estate	Not predicted in EIA Report	49.7 - 61.7

Table 4.3	Comparison of Noise Monitoring Data with EIA predictions
	Comparison of Noise Monitoring Data with Enri predictions

(^) Alternative noise monitoring station for M6 – Holy Carpenter Primary School from 10th October 2014 onwards.

- 4.2 The averages of 1-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.3 The averages of 24-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.4 The noise monitoring results in the reporting month were within the range of predicted mitigated construction noise levels in the EIA report.

5. LANDSCAPE AND VISUAL

Monitoring Requirements

5.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's activities during the construction period on a weekly basis, and to report on the contractor's performance.

Results and Observations

- 5.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix I**.
- 5.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.4 In accordance with the Action Plan presented in **Appendix J**, no corrective actions were required in the reporting month.

6. ENVIRONMENTAL AUDIT

Site Audits

- 6.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 6.2 Site audits were conducted on 4th, 11th, 16th and 24th March 2016 in the reporting month. IEC site inspection was conducted on 16th March 2016. No non-compliance was observed during the site audits.

Status of Environmental Licensing and Permitting

6.3 All permits/licenses obtained for the Project are summarized in Table 6.1.

Permit No.	Valid Period		- Details	Status
reimit No.	From	То	Details	Status
Environmental Perm	it (EP)			
EP-337/2009	23/04/09	N/A	Construction of new distributor roads serving the planned Kai Tak development.	Valid
EP-344/2009	23/04/09	N/A	Construction of a new sewage pumping station serving the planned Kai Tak development with installed capacity of more than 2,000 m ³ per day and a boundary of which is less than 150m from an existing or planned residential area or educational institution.	
Effluent Discharge Li	icense			
WT00020971-2015	22/04/15	N/A Discharge Licence for the discharge of wastewater from the construction site including contaminated surface run-off to the communal storm water drain		Valid
Registration of Chemical Waste Producer				
5213-286-K2958-05			Registration of chemical waste producer for chemical waste produced during construction of Stage 4 at former North Apron Area Infrastructure.	

Table 6.1	Summary of Environmental Licensing and Permit Status
Table 0.1	Summary of Environmental Licensing and Termit Status

Status of Waste Management

- 6.4 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix M**.
- 6.5 In respect of the dump truck cover, the Contractor is advised to take record photos and inspection to ensure that the skips of all dump trucks have been fully covered before leaving the site.

Implementation Status of Environmental Mitigation Measures

6.6 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Table 6.2.

Parameters	Date	Observations and Recommendations	Follow-up	
Water Quality				
Air Quality				
Noise				
Waste/Chemical Management	24 March 2016	<u>Reminder:</u> Drip tray should be provided to oil containers near PS2.	Oil container was observed removed.	
Landscape and Visual				
Permits /Licences				

 Table 6.2
 Observations and Recommendations of Site Inspections for EP-337/2009

Parameters	Date	Observations and Recommendations Follow-up		
Water Quality				
Air Quality				
Noise	-			
	4 March 2016	Reminder: Oil containers should be provided with drip trays near NPS.	Drip tray was observed provided for oil container.	
Waste/Chemical Management	16 March 2016	<u>Observation:</u> The drip tray of the generator at NPS was observed damaged. The Contractor was reminded to repair the drip tray and clear the stand water in the drip tray.	Drip tray was observed repaired.	
	16 March 2016	Observation: Chemical containers were observed without drip tray at NPS. The Contractor was reminded to remove the chemical containers or provide a drip tray properly.	Chemical containers were observed removed.	
	24 March 2016	Observation: To provide a drip tray for chemical containers at NPS.	Chemical containers were observed removed.	
	24 March 2016	Reminder: Accumulated construction waste should be disposed properly at NPS.	Accumulated construction waste was observed cleared.	
Landscape and Visual				
Permits /Licences				

Table 6.3Observations and Recommendations of Site Inspections for EP-344/2009

Summary of Mitigation Measures Implemented

6.7 The monthly IEC audit was carried out on 16th March 2016, the observations were recorded and they are presented as follows:

Follow up of last monthly audit:

• In general, no adverse environmental impacts or deficiencies of environmental mitigation were observed. However, regular drying off of water stagnated within NPS or mosquito control measures are reminded to avoid mosquito breeding.

Observation(s) in the reporting month:

- Stagnant water was observed in the drip tray (NPS). Regular cleaning is reminded to avoid excessive accumulation of water and mosquito control measure are reminded.
- Chemical containers were observed without drip tray (NPS). The Contractor was reminded to store any chemical containers with a drip tray or remove from site.
- 6.8 An updated summary of the EMIS is provided in **Appendix K**.

Implementation Status of Event Action Plans

6.9 The Event Action Plans for air quality, noise and landscape and visual are presented in Appendix J.

1-hr TSP Monitoring

6.10 No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

6.11 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

6.12 No Action/Limit Level exceedance was recorded in the reporting month.

Landscape and visual

6.13 No non-compliance was recorded in the reporting month.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

6.14 No environmental complaints and environmental prosecution were received in the reporting month. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project are presented in **Appendix L**.

7. FUTURE KEY ISSUES

- 7.1 Major site activities undertaken for the coming two months include:
 - Installation of precast unit and construction of in-situ portions of Box Culvert B6;
 - Pipe laying from manhole SMH2204 to Box Culvert B6;
 - Construction of superstructure of Pumping Station PS2 and NPS;
 - Construction of jacking pits nos. 1 and 2;
 - Installation of gas pipe at pit no. 10;
 - Construction of washout chamber at pit no. 11;
 - Laying of rising mains from PS2 to chainage CHA-18;
 - Backfilling between sewerage manholes 1K1_1 and FMH10_340 and construction of manhole FMH10_370a at L6;
 - Construction of sewerage manhole FMH 10 at Bailey Street;
 - Pipe laying from stormwater manholes SMH1962 to SMH1963 and construction of manholes SMH1953 and SMH1963 at L6;
 - Installation of DCS; and
 - Widening works of Sung Wong Toi Road.
- 7.2 The tentative construction program for the Project is provided in Appendix N.

Key Issues for the Coming Month

7.3 Key environmental issues in the coming month include:

- Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
- Water spraying for dust generating activity and on haul road;
- Proper storage of construction materials on site;
- Storage of chemicals/fuel and chemical waste/waste oil on site;
- Accumulation of general and construction waste on site;
- Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site; and
- Review and implementation of temporary drainage system for the surface runoff.
- 7.4 The tentative program of major site activities and the impact prediction and environmental mitigation measures for the coming two months, i.e. April 2016 and May 2016 are summarized as follows:

Table 7.1	Summary of the tentative program of major site activities, the impact prediction
	and control measures for April 2016 and May 2016

Construction Works	Major Impact Prediction	Control Measures
As mentioned in Section 7.1	Air quality impact (dust) Water quality impact (surface run-off)	 a) Frequent watering of haul road and unpaved/exposed areas; b) Frequent watering or covering stockpiles with tarpaulin or similar means; and c) Watering of any earth moving activities. d) Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; e) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; f) Provision of site boundary bund such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and g) Provision of measures to prevent discharge into the stream.
	Noise Impact	 h) Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; i) Controlling the number of plants use on site; j) Regular maintenance of machines; and k) Use of acoustic barriers if necessary.

Monitoring Schedule for the Next Month

7.5 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

8. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

8.1 Environmental monitoring works required under the EM&A Manual were performed in the reporting month and all monitoring results were checked and reviewed.

<u>1-hr TSP Monitoring</u>

8.2 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. 1-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.

24-hr TSP Monitoring

8.3 All 24-hr TSP monitoring required under the EM&A Manual was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. 24-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.

Construction Noise Monitoring

8.4 All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded. The construction noise levels in all stations in the reporting month were within the range of predicted mitigated construction noise levels in the approved Environmental Impact Assessment (EIA) report.

Complaints, Notification of any Summons and Prosecution Received

8.5 No environmental complaints and environmental prosecution were received in the reporting month. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project are presented in **Appendix L**.

Recommendations

8.6 According to the environmental audit performed in the reporting month, the following recommendations were made:

Air Quality Impact

- To implement dust suppression measures on all haul roads, stockpiles, dry surfaces and excavation works.
- To mitigate the dust generation by adequate water spraying in dry days.

Noise Impact

- To inspect the noise sources inside the site.
- To disperse the locations of noisy equipments and position the equipments as far away as possible from sensitive receivers.
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.

Water Impact

- To prevent any surface runoff discharge into any stream course.
- To review and implement temporary drainage system.
- To identify any wastewater discharges from site.
- To ensure properly maintenance for de-silting facilities.
- To clear the silt and sediment in the sedimentation tanks.
- To review the capacity of de-silting facilities for discharge.
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge.

Waste/Chemical Management

- To check for any accumulation of waste materials or rubbish on site.
- To ensure the performance of sorting of C&D materials at source (during generation);
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the site.
- To provide proper storage area or drip trays for oil containers/ equipment on site.
- To avoid improper handling or storage of oil drum on site.


Landscape and Visual

- To protect the existing trees to be retained.
- To transplant the trees unavoidably affected by the works.
- To control of night-time lighting.
- To provide decorative screen hoarding.
- To complete landscape works at site area as early as possible.


Effectiveness of Environmental Management


- 8.7 The above recommendations and the recommended mitigation measures in the EM&A Manual were carried out by the Contractor during construction. No non-compliance was recorded during the environmental site inspections as shown in **Appendix I**.
- 8.8 The effectiveness of environmental management is satisfactory as the above recommendations are met. Some of the examples of mitigation measures for the following recommendations are given in **Table 8.1** below.
 - Surface runoff discharge into any stream course is prevented;
 - Provision of sedimentation facilities after identification of wastewater discharges from site;
 - Discharge or accidental spillage of chemical waste or oil directly from the site is avoided;
 - Improper handling or storage of oil drum on site is avoided;
 - The existing trees to be retained are protected; and
 - Night-time lighting is controlled.


Table 8.1 Examples of Mitigation Measures for Environmental Recommendations





FIGURES











APPENDIX A ACTION AND LIMIT LEVELS

Appendix A - Action and Limit Levels

Location	Action Level, µg/m ³	Limit Level, µg/m ³
AM2	346	
AM3(A)	351	500
AM4(A)	371	500
AM5(A)	345	

Table A-1 Action and Limit Levels for 1-Hour TSP

Table A-2	Action and Limit Levels for 24-Hour TSP

Location	Action Level, μg/m ³	Limit Level, µg/m ³
AM2	157	
AM3(A)	167	260
AM4(A)	187	- 260
AM5(A)	156	

Table A-3 Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. *70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B COPIES OF CALIBRATION CERTIFCATES



						File No.	MA14008/58/0032
Station	AM1(B) - Outsid	le RLJV site off	fice (KL/2008/09)	Operator:	WK		
Date:	1-Feb-16		Next Due Date:		31-Mar-16		
Equipment No.: A-01-58			_	Serial No.	2357		
				N			
Town or other		283.4	Ambient O Pressure, Pa			770	
Temperatur	(e, 1a (K)	203.4		(initing)	1	//0	
		0	rifice Transfer Sta	ndard Inform	ation		
Equipme	nt No.:	A-04-06	Slope, mc (CFM)	0.0593	Intercep	t, bc	-0.02195
Last Calibra		4-Feb-15		me x Qstd + h	$bc = [\Delta H x (Pa/76)]$	60) x (298/Ta)] ^{1/2}
Next Calibra	ation Date:	3-Feb-16		Qstd = $\{[\Delta H]$	x (Pa/760) x (298	/Ta)] ^{1/2} -bc} /	mc
		•					
			Calibration of	TSP Sampler			
Calibration		01	fice			HVS	
Point	∆H (orifice), in. of water	[∆H x (Pa/76	50) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	∆W (HVS), in. of water	[∆W x (Pa/76	60) x (298/Ta)] ^{1/2} Y- axis
1	11.9		3.56	60.45	7.9		2.90
2	9.8		3.23	54.89	6.5		2.63
3	7.6		2.85	48.38	5.0		2.31
4	5.4		2.40	40.84	3.4		1.90
5	3.3		1.88	32.01	2.1		1.50
Slope , mw =]	Intercept, bw :	-0.111	4	
Correlation c			9997				
*If Correlation C	Coefficient < 0.99	0, check and red	calibrate.				
			Set Point C	alculation			
From the TSP Fi	eld Calibration C	urve, take Ostd					¹
	sion Equation, the						
Ū,	1		-				
		mw x	$\mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}]$	x (Pa/760) x (2	298/Ta)] ^{1/2}		
Therefore, Se	et Point; W = (m	w x Qstd + bw)) ² x (760 / Pa) x (1	fa/298)=	3.88		
Remarks:							
	6						
	· · · · · · · · · · · · · · · · · · ·		1				
Conducted by:	Ink. Tang	Signature:	Kin	iai/	-	Date:	1/2/16
Checked by:	40	Signature:		γ	-	Date:	1 Tebrany dab
				V			U

High-Volume TSP Sampler



		5-POI	NT CALIBRA'	ΓΙΟΝ DATA	A SHEET		
						File No.	MA14008/59/0034
Station	AM2 - Lee Kau Y	Yan Memorial S	chool	Operator:	WK	·	
Date:	1-Feb-16		-	Vext Due Date:	31-Mar	-16	
Equipment No.:	Equipment No.: A-01-59		-	Serial No.	2354		
			Ambient	Condition			
Temperatu	re, Ta (K)	283.6	Pressure, Pa	. (mmHg)		769.4	
			rifice Transfer Sta	ndand Inform	atlan		
Pauinm		A-04-06	Slope, mc (CFM)	1	Intercep	t be	-0.02195
Equipme Last Calibra		4-Feb-15	Slope, nic (Cr wi)		$bc = [\Delta H x (Pa/76)]$		
		3-Feb-16	•		x (Pa/760) x (298		
Next Calibr	ation Date:		ł	Quite ([Liff.	a (1 // / 00) x (200	<u>, , , , , , , , , , , , , , , , , , , </u>	
			Calibration of	TSP Sampler			
Calibration		01	fice			HVS	1/2
Point	∆H (orifice), in. of water	[ΔH x (Pa/76	50) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	∆W (HVS), in. of water	[ΔW x (Pa/7	760) x (298/Ta)] ^{1/2} Y- axis
1	11.4		3.48	59.13	7.6		2.84
2	9,8		3.23	54.85	6.8		2.69
3	7.6		2.84	48.35	5,2		2.35
4	5.1		2.33	39.67	3.3		1.87
5	. 3.1		1.82	31.01	1.9		1.42
	ression of Y on X				0.47		
Slope, mw =				Intercept, bw	-0.160	52	
Correlation c			9989				
*If Correlation (Coefficient < 0.99	0, check and rec	calibrate.				
			Set Point (Calculation			
From the TSP F	ield Calibration C	urve, take Qstd	= 43 CFM				
From the Regres	ssion Equation, the	e "Y" value acc	ording to				
			Qstd + bw = [∆W	м (Да/760) т. (?	100 (Tra) 1/2		
		mw x	$Qsta + bw = [\Delta w]$	X (Fa/700) X (2	(90/1a)j		
Therefore, S	Set Point; W = (m	w x Qstd + bw]) ² x (760 / Pa) x (Ta / 298) =	3.95	5	
							1
D 1							
Remarks:							
			k	1			,1 ,1/1
Conducted by: Checked by:	WK. lang A	Signature: Signature:	/(NAI /	-	Date: Date:	(/ 2/16 1 February Dolb
	<u>¥_</u> J	-	(-		0



File No. MA14008/49/0032

Station	AM3(A) - Holy	Trinity Bradbu	ry Centre	Operator	WK	rile No. WAI	1000/49/0032			
Date:	1-Feb-16			_						
Equipment No.:		********				Next Due Date: <u>31-Mar-16</u> Serial No. <u>1793</u>				
Equipment 1 to			-							
			Ambient (Condition						
Temperatu	ıre, Ta (K)	283.7	Pressure, Pa	ı (mmHg)		769.5				
			ifice Transfer Sta	1						
Equipm		A-04-06	Slope, mc (CFM)		Intercept	,	0.02195			
Last Calibr		4-Feb-15			e = [ΔH x (Pa/760					
Next Calibr	ration Date:	3-Feb-16		$Qstd = \{ [\Delta H x]$	(Pa/760) x (298/)	fa)] ¹¹² -bc} / mc				
		•	Calibration of	TOD Commission						
(104.01.000(4.000(4.000(4.000(4.000(4.000(4.000(4.000(4.000(4.000(4.000(4.000(4.000(4.000(4.000(4.000(4.000(4.0		0 0 0	Calibration of rfice	15r Sampler	in e di kalipitekteri katifiket	HVS				
Calibration Point	ΔH (orifice), in. of water		60) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/760) x Y-axi				
1	11.2		3.45	58.61	7.7	2.86				
2	9.7		3.21	54.57	6.4	2.61				
3	7.6		2.84	48.34	5.1	2.33				
4	5.3		2.37	40.43	3,4	1.90				
5	3.3		1.87	31.98	2.1	1.49				
Slope , mw =				Intercept, bw	-0.144	0				
Correlation of			9994	-						
*If Correlation (Coefficient < 0.99	0, check and re	ecalibrate.							
			Sof Point C	alculation		-				
From the TSP F	ield Calibration C	urve, take Osto		alculation	na an ing sa na bina bahasa papanti	na na mang sa pangkana na na na na na na ng pangkana na na				
	ssion Equation, th									
J	1 ,		-							
		mw x ($Qstd + bw = [\Delta W]$	x (Pa/760) x (29	98/Ta)] ^{1/2}					
Therefore S	et Point: W = (m	w x Ostd + bw) ² x (760 / Pa) x ($T_{a}/298) =$	3.94					
110101010, 5	teromi, i (m)(,,	14, 2,0)		<u> </u>				
										
Remarks:	·						· · · · · · · · · · · · · · · · · · ·			
ivçillarks.										
Remarks.						······				
			,)			1.116			
Conducted by: Checked by:	Wk. Jang	Signature: Signature:	k	nai)		Date: [2/16 February a			



File No. MA14008/62/0033

Station	AM4(A) - EMSI) Workshops		Onerator:	WK		0. <u>MAT4000/02/0055</u>
Date:			۲	Operator: WK Next Due Date: 31-Mar-16			_
•					2351	_	
aquipment ton.							
			Ambient C	Condition			
Temperatur	re, Ta (K)	283.8	Pressure, Pa	(mmHg)		769.2	
			rifice Transfer Sta		Intercep	t ha	-0.02195
Equipme		A-04-06	Slope, mc (CFM)		$r = [\Delta H x (Pa/760)]$		
Last Calibra		4-Feb-15			(Pa/760) x (298/		
Next Calibra	ation Date:	3-Feb-16			(1 a/ 700) X (200/		
		•	Calibration of	TSP Sampler			
		0	rfice			HVS	<u>, , , , , , , , , , , , , , , , , , , </u>
Calibration Point	ΔH (orifice), in. of water		'60) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (I	Pa/760) x (298/Ta)] ^{1/2} Y-axis
1	11.7		3.53	59.87	7.6		2.84
2	9.6		3.19	54.27	6.4		2.61
3	7.6		2.84	48.33	5.0		2.31
4	5.4		2.40	40.79	3.4		1.90
5	3.3		1.87	31.97	2.2		1.53
Slope , mw =		- -	.9990	Intercept, bw	-0.024	17	—
				-			
If Correlation C	Coefficient < 0.99	o, check and r	ecalibrate.				
			Set Point C	alculation			
From the TSP Fi	eld Calibration C	Curve, take Ost				······································	
	sion Equation, th						
	,				15		
		mw x	$\mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}]$	x (Pa/760) x (2	98/Ta)]'' ²		
Therefore Se	t Point: W = (m	w x Ostd + hw) ² x (760 / Pa) x (Ta / 298) =	3.93		
	, (m		, , , , (,			
	<u></u>						
Remarks:							
	1 1		k				12/16
Conducted by:	INK. JANG	Signature:	/(v	<u>vini /</u>	-	Date:	(12/16 1 February 0
Checked by:		Signature:	/	' pr	-	Date:	1 tabraan 0
			(,				0

File No. ____ MA14008/60/0034 WK Station AM5(A) - Po Leung Kuk Ngan Po Ling College Operator: Next Due Date: 31-Mar-16 1-Feb-16 Date: 2358 Equipment No.: _ A-01-60 Serial No. Ambient Condition 770.7 Pressure, Pa (mmHg) Temperature, Ta (K) 283.5 **Orifice Transfer Standard Information** -0.02195 Slope, mc (CFM) 0.0593 Intercept, bc Equipment No.: A-04-06 mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$ Last Calibration Date: 4-Feb-15 Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc Next Calibration Date: 3-Feb-16 **Calibration of TSP Sampler** Orfice HVS Calibration ΔW (HVS), in. $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y- ΔH (orifice), Qstd (CFM) Point [ΔH x (Pa/760) x (298/Ta)]^{1/2} X - axis in. of water of water axis 60.21 7.9 2.90 1 11.8 3.55 2 9.8 54.91 6.3 2.59 3.23 2.31 5.0 2.85 48.40 3 7.6 4 5.2 2.35 40.10 3.3 1.88 5 1.90 32.49 2.1 1.50 3.4 By Linear Regression of Y on X Slope , mw = 0.0502 Intercept, bw : -0.1346 Correlation coefficient* = 0.9995 *If Correlation Coefficient < 0.990, check and recalibrate. Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw = $[\Delta W x (Pa/760) x (298/Ta)]^{1/2}$ Therefore, Set Point; $W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) =$ 3.84 Remarks: Conducted by: <u>LAK 7AN9</u> Signature: Checked by: <u>1/A</u> Signature: Date: Signature:

(1)/1/6 (February adb

Date:

CINOTECH

CINOTECH

• .

ile No. MA14008/71/0011

Project No.	AA1 - Ching Lor	ng Shonning (entre	Operator:	WK	-
Date:	15-Jan-16			14-Mai		
	uipment No.: A-01-71				3220	
			_			
			Ambient C	Condition		
Temperatu	re, Ta (K)	287.7	Pressure, Pa	(mmHg)		764.8
			rifice Transfer Sta			· · · · · · · · · · · · · · · · · · ·
Equipme		A-04-06	Slope, mc (CFM)		Intercep	
Last Calibra		4-Feb-15			$= [\Delta H \times (Pa/76)]$	
Next Calibra	ation Date:	3-Feb-16	1	$Qstd = \{ [\Delta H x] \}$	(Pa/760) x (298/	$[Ta)]^{1/2} -bc\} / mc$
		•	0 m a 6			
		~	Calibration of	1 SP Sampler		HVS
Calibration	ΔH (orifice),	1		Qstd (CFM)	ΔW (HVS),	HVS [ΔW x (Pa/760) x (298/Ta)]
Point	in. of water	[ΔH x (Pa/7	'60) x (298/Ta)] ^{1/2}	$\mathbf{X} - \mathbf{axis}$	in. of water	Y-axis
1	11.7		3.49	59.30	7.9	2.87
2	9,9	<u> </u>	3.21	54.58	6.9	2.68
3	7.7		2.83	48.17	5.1	2.31
4	5.1		2.31	39.28	3.3	1.85
5	3.4		1.88	32.14	2.1	1.48
	ession of Y on X					
By Linear Regr Slope , mw = Correlation c	0.0519		.9993	Intercept, bw :_	-0.185	57
Slope , mw = Correlation c	0.0519	- 0.	.9993	Intercept, bw :_	-0.185	57
Slope , mw = Correlation c	0.0519 oefficient* =	- 0.	.9993 ecalibrate.		- 0.18	37
Slope , mw = Correlation co *If Correlation C	0.0519 oefficient* = Coefficient < 0.99	0. 0, check and re	.9993 ecalibrate. Set Point C		-0.185	57
Slope , mw = Correlation Co *If Correlation C	0.0519 oefficient* =	0, check and re	9993 ecalibrate. Set Point C d = 43 CFM		-0,185	57
Slope , mw = Correlation Co *If Correlation C	0.0519 oefficient* = Coefficient < 0.99 eld Calibration C	0, check and re 0, check and re Curve, take Qsto e "Y" value act	9993 ecalibrate. Set Point C d = 43 CFM cording to	alculation		37
Slope , mw = Correlation Co *If Correlation C From the TSP Fi	0.0519 oefficient* = Coefficient < 0.99 eld Calibration C	0, check and re 0, check and re Curve, take Qsto e "Y" value act	9993 ecalibrate. Set Point C d = 43 CFM	alculation		57
Slope , mw = Correlation Co *If Correlation C From the TSP Fi From the Regres	0.0519 oefficient = Coefficient < 0.99 eld Calibration C sion Equation, the	0, check and re 0, check and re Curve, take Qsto e "Y" value ac mw x 0	9993 ecalibrate. d = 43 CFM cording to Qstd + bw = [ΔW x	alculation (Pa/760) x (29	8/Ta)] ^{1/2}	
Slope , mw = Correlation Co *If Correlation C From the TSP Fi From the Regres	0.0519 oefficient = Coefficient < 0.99 eld Calibration C sion Equation, the	0, check and re 0, check and re Curve, take Qsto e "Y" value ac mw x 0	9993 ecalibrate. Set Point C d = 43 CFM cording to	alculation (Pa/760) x (29		
Slope , mw = Correlation Co *If Correlation C From the TSP Fi From the Regres	0.0519 oefficient = Coefficient < 0.99 eld Calibration C sion Equation, the	0, check and re 0, check and re Curve, take Qsto e "Y" value ac mw x 0	9993 ecalibrate. d = 43 CFM cording to Qstd + bw = [ΔW x	alculation (Pa/760) x (29	8/Ta)] ^{1/2}	
Slope , mw = Correlation Co *If Correlation C From the TSP Fi From the Regres	0.0519 oefficient = Coefficient < 0.99 eld Calibration C sion Equation, the	0, check and re 0, check and re Curve, take Qsto e "Y" value ac mw x 0	9993 ecalibrate. d = 43 CFM cording to Qstd + bw = [ΔW x	alculation (Pa/760) x (29	8/Ta)] ^{1/2}	
Slope , mw = Correlation co *If Correlation C From the TSP Fi From the Regres Therefore, Se	0.0519 oefficient = Coefficient < 0.99 eld Calibration C sion Equation, the	0, check and re 0, check and re Curve, take Qsto e "Y" value ac mw x 0	9993 ecalibrate. d = 43 CFM cording to Qstd + bw = [ΔW x	alculation (Pa/760) x (29	8/Ta)] ^{1/2}	
Slope , mw = Correlation Co *If Correlation C From the TSP Fi From the Regres	0.0519 oefficient = Coefficient < 0.99 eld Calibration C sion Equation, the	0, check and re 0, check and re Curve, take Qsto e "Y" value ac mw x 0	9993 ecalibrate. d = 43 CFM cording to Qstd + bw = [ΔW x	alculation (Pa/760) x (29	8/Ta)] ^{1/2}	
Slope , mw = Correlation Co *If Correlation C From the TSP Fi From the Regres Therefore, Se Remarks:	0.0519 oefficient = Coefficient < 0.99 eld Calibration C sion Equation, the	0, 0, check and re Curve, take Qsto e "Y" value ac mw x 0 w x Qstd + bw	$\frac{9993}{\text{ecalibrate.}}$ $\frac{\text{Set Point C}}{\text{d} = 43 \text{ CFM}}$ $\frac{\text{cording to}}{\text{Qstd} + \mathbf{bw} = [\Delta \mathbf{W} \times \mathbf{x}]^2 \times (760 / \text{Pa}) \times (760$	alculation (Pa/760) x (29 Fa / 298) =	8/Ta)] ^{1/2}	
Slope , mw = Correlation co *If Correlation C From the TSP Fi From the Regres Therefore, Se Remarks:	0.0519 oefficient = Coefficient < 0.99 eld Calibration C sion Equation, the	0, 0, check and re curve, take Qsto e "Y" value ac mw x 0 w x Qstd + bw Signature:	9993 ecalibrate. d = 43 CFM cording to Qstd + bw = [ΔW x	alculation (Pa/760) x (29 Fa / 298) =	8/Ta)] ^{1/2}	
Slope , mw = Correlation Co *If Correlation C From the TSP Fi From the Regres Therefore, Se Remarks:	0.0519 oefficient = Coefficient < 0.99 eld Calibration C sion Equation, the	0, 0, check and re Curve, take Qsto e "Y" value ac mw x 0 w x Qstd + bw	$\frac{9993}{\text{ecalibrate.}}$ $\frac{\text{Set Point C}}{\text{d} = 43 \text{ CFM}}$ $\frac{\text{cording to}}{\text{Qstd} + \mathbf{bw} = [\Delta \mathbf{W} \times \mathbf{x}]^2 \times (760 / \text{Pa}) \times (760$	alculation (Pa/760) x (29 Fa / 298) =	8/Ta)] ^{1/2}	
Slope , mw = Correlation co *If Correlation C From the TSP Fi From the Regres Therefore, Se Remarks:	0.0519 oefficient = Coefficient < 0.99 eld Calibration C sion Equation, the	0, 0, check and re curve, take Qsto e "Y" value ac mw x 0 w x Qstd + bw Signature:	$\frac{9993}{\text{ecalibrate.}}$ $\frac{\text{Set Point C}}{\text{d} = 43 \text{ CFM}}$ $\frac{\text{cording to}}{\text{Qstd} + \mathbf{bw} = [\Delta \mathbf{W} \times \mathbf{x}]^2 \times (760 / \text{Pa}) \times (760$	alculation (Pa/760) x (29 Fa / 298) =	8/Ta)] ^{1/2}	Date: <u>15/11/6</u>

CINOTECH

						File No. <u>MA14008/71/0012</u>
Project No.	AA1 - Ching Lot	ng Shopping C			WK	
Date:	11-Mar-16	Next Due Date:				
Equipment No.:	A-01-71		_	Serial No.	3220	
			Ambient C	Condition		
Temperatu	re, Ta (K)	285.4	Pressure, Pa	(mmHg)		769.6
				A normal de tâte en en de tâte da standare en		
		0	rifice Transfer Sta	ndard Informa	tion	
Serial	No.:	2896	Slope, mc (CFM)		Intercep	
Last Calibra	tion Date:	4-Mar-16			= [ΔH x (Pa/76	
Next Calibra	ation Date:	3-Mar-17		$Qstd = \{ [\Delta H x]$	(Pa/760) x (298/	Ta)] ^{1/2} -bc} / mc
		•				
			Calibration of	TSP Sampler		
Calibration		0	rfice			HVS
Point	ΔH (orifice), in. of water	[∆H x (Pa/7	60) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	11.7		3.52	59.68	7.8	2.87
2	9.8		3.22	54.69	6.5	2.62
3	7.3		2.78	47.32	5.0	2.30
4	5.4		2.39	40.81	3.5	1.92
5	3.2		1.84	31.61	2.1	1.49
Slope , mw = Correlation c		0	.9993	-	-0.07.	34
From the TSP Fi	ield Calibration C	urve. take Ost				
From the Regres						
i ioni uio regios	Stori Equation, a					
		mw x	$Qstd + bw = [\Delta W]$	x (Pa/760) x (29	$(8/Ta)]^{1/2}$	
Therefore, Se	et Point; W = (m	w x Qstd + bw) ² x (760 / Pa) x (Ta / 298) =	3.98	l
Remarks:						
Conducted by: Checked by:	Wh. Jang 14~	Signature: Signature:	k	wai)		Date: <u>[[]3][b</u> Date: <u>[] [March Delb</u>



File No. MA14008/51/0011

Station	AA2 - Tak Long	Estate		Operator:	WK		.14008/31/0011
ate: 15-Jan-16			Next Due Date:		14-Mar		
Equipment No.: A-01-51			-	Serial No.	1790		
			Ambient C	Condition			
Temperatu	ıre, Ta (K)	287.3	Pressure, Pa	(mmHg)		763.5	
		Oı	ifice Transfer Sta	ndard Informa	tion		
Equipme	ent No.:	A-04-06	Slope, mc (CFM)		Intercep		-0.02195
Last Calibra	ation Date:	4-Feb-15			= [ΔH x (Pa/760		
Next Calibr	ation Date:	3-Feb-16		Qstd = {[∆H x	(Pa/760) x (298/	Ta)] ^{1/2} -bc} / mc	
		•		TODO			
		0 •	Calibration of f	Lor sampler		HVS	a a a dag tanàn kata Adhing tanàn di
Calibration Point	∆H (orifice), in. of water		60) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/760) Y-a	
1	11.4		3.45	58.53	7.3	2.7	6
2	9.7		3.18	54.02	6.2	2.5	4
3	7.9		2.87	48.78	5.1	2.3	1
4	5.0		2.28	38.89	3.0	1.7	7
5	3.3		1.85	31.66	2.1	1.4	8
By Linear Regr Slope , mw = Correlation c		-	9990	Intercept, bw :_	-0.077	7	
If Correlation (Coefficient < 0.99	0, check and re	calibrate.	•			
			Set Point C	alculation			
From the TSP F	ield Calibration C	Curve, take Qsto	I = 43 CFM				
From the Regres	ssion Equation, th	e "Y" value ac	cording to				
		mw x (Q std + bw = [ΔW x	: (Pa/760) x (29	8/Ta)] ^{1/2}		
Therefore, Se	et Point; W = (m	w x Qstd + bw) ² x (760 / Pa) x ('	Ta / 298) =	3.87		
Remarks:	8++++++++++++++++++++++++++++++++++++						
					· · · · · · · · · · · · · · · · · · ·		



							MA14008/51/0012
Station .	AA2 - Tak Long	2 - Tak Long Estate Operator: WK				-	
Date:	11-Mar-16		י –	-	10-May		-
Equipment No.:	A-01-51		Serial No1790)	-	
			Ambient (Condition			
Temperatur	re, Ta (K)	285.8	Pressure, Pa	ı (mmHg)		769.2	
		0	rifice Transfer Sta	ndard Informa	tion		
Serial	No.:	2896	Slope, mc (CFM)		Intercep		-0.05079
Last Calibra	tion Date:	4-Mar-16			= [ΔH x (Pa/76		
Next Calibra	ation Date:	3-Mar-17		$\mathbf{Qstd} = \{ [\Delta \mathbf{H} \mathbf{x}] \}$	(Pa/760) x (298/	Ta)] ^{1/2} -bc} /	' me
		•					
			Calibration of	TSP Sampler			
Calibration		0	rfice			HVS	1/2
Point	ΔH (orifice), in. of water	[∆H x (Pa/7	60) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa	/760) x (298/Ta)] ^{1/2} Y-axis
1	11.7		3.51	59.62	7.4		2.79
2	9.8		3.22	54.64	6.2		2.56
3	7.6		2.83	48.22	5.0		2.30
4	5.2		2.34	40.03	3.3		1.87
5	3.3		1.87	32.06	2.0		1.45
Slope , mw = Correlation co		.	.9990	Intercept, bw :	-0.08	52	-
	Coefficient < 0.99	0, check and r	ecalibrate.	-			
			Set Point C	alculation			
From the TSP Fi	eld Calibration C	urve, take Ost					
	sion Equation, th						
	,				.		
		mw x i	$Qstd + bw = [\Delta W]$	x (Pa/760) x (29	98/Ta)] ^{1/2}		
Therefore Se	= (m)	w x Ostd + hw) ² x (760 / Pa) x (Ta / 298) =	3.80	1	
Therefore, Se	arount, w (m	" x Q3tu + 0") x(700714)X(147 290)	5.00	,	-
Remarks:							
	-		,	1			
Conducted by:	Wh. Tarz	Signature:	Ku	vari		Date:	113116 11 March 20
Checked by:	LAr J	Signature:		Δ		Date:	11 March 20
	_			\cup			
				-			



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

her

A. OU

 \circ

Date - Feb 04, 2015 Rootsmeter S/N0438320Ta (K) -293Operator TischOrifice I.D2896Pa (mm) -756.92						
PLATE OR Run # 1 2	VOLUME START (m3) NA NA	VOLUME STOP (m3) NA NA	DIFF VOLUME (m3) 1.00 1.00	DIFF TIME (min) 1.4590 1.0330	METER DIFF Hg (mm) 3.2 6.4	ORFICE DIFF H2O (in.) 2.00 4.00
3 4 5	NA NA NA	NA NA NA	1.00 1.00 1.00	0.9250 0.8800 0.7260	7.9 8.8 12.7	5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
1.0086 1.0044 1.0023 1.0011 0.9959	0.6913 0.9723 1.0835 1.1377 1.3718	1.4233 2.0129 2.2505 2.3603 2.8467		0.9958 0.9916 0.9895 0.9884 0.9832	0.6825 0.9599 1.0697 1.1231 1.3542	0.8799 1.2443 1.3912 1.4591 1.7598
Qstd slop intercept coefficie	(b) =	2.09317 -0.02195 0.99997		Qa slope intercept coefficie	z (b) =	1.31071 -0.01357 0.99997
y axis = $SQRT[H2O(Pa/760)(298/Ta)]$			[[a)]	y axis =	SQRT [H20 (7	[a/Pa)]

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{ [SQRT(H2O(Pa/760)(298/Ta))] - b \}$ Qa = $1/m\{ [SQRT(H2O(Ta/Pa)] - b \}$



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date Mar 04, 2016 Rootsmeter S/N 0438320 Ta (K) - 295 Operator Tisch Orifice I.D 2896 Pa (mm) - 755.65						
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00 1.00	1.4340 1.0250 0.9150 0.8770 0.7210	3.2 6.4 7.9 8.7 12.7	2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
1.0001 0.9959 0.9938 0.9928 0.9875	0.6974 0.9716 1.0861 1.1320 1.3696	1.41732.00442.24102.35032.8346		0.9957 0.9915 0.9894 0.9885 0.9831	0.6944 0.9674 1.0814 1.1271 1.3636	0.8836 1.2496 1.3971 1.4653 1.7672
Qstd slop intercept coefficie	(b) = (2.11176 -0.05079 0.99982		Qa slope intercept coefficie	: (b) =	1.32235 -0.03166 0.99982
y = SQRT [H20(Pa/760)(298/Ta)]			[a)]	y axis =	SQRT [H2O ('1	[a/Pa)]

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{ [SQRT(H2O(Pa/760)(298/Ta))] - b \}$ Qa = $1/m\{ [SQRT(H2O(Ta/Pa)] - b \}$



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

C/151010A
2015-10-10
2015-10-10
2015-10-10
2015-10-10
2016-04-09
1 of 2

ATTN: Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Description Manufacturer Model No. Serial No. : Weather Monitor II : Davis Instruments : 7440 : MC20813A11

Test conditions:

Room Temperature Relative Humidity : 24 degree Celsius : 52 %

Test Specifications:

1. Performance check of anemometer

2. Performance check of wind direction sensor

Methodology:

In-house method with reference anemometer (RS232 Integral Vane Digital Anemometer)

PATRICK TSE Laboratory Manager



TEST REPORT

Test Report No.:	C/151010A
Date of Issue:	2015-10-10
Date Received:	2015-10-10
Date Tested:	2015-10-10
Date Completed:	2015-10-10
Next Due Date:	2016-04-09
Page:	2 of 2

Results:

1. Performance check of anemometer

Air Velo	Difference D (m/s)	
Instrument Reading (V1) Reference Value (V1)		D = V1 - V2
2.00	2.00	0.00

2. Performance check of wind direction sensor

Wind Dire	ection (°)	Difference D (°)
Instrument Reading (W1)	Reference Value (W2)	D = W1 - W2
0	0	0
45.3	45	0.3
90.2	90	0.2
135.1	135	0.1
180.2	180	0.2
225.2	225	0.2
270	270	0
315.3	315	0.3
360	360	0

TEST REPORT

Cinotech Consultants Limited APPLICANT: Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	C/160304/1
Date of Issue:	2016-03-07
Date Received:	2016-03-04
Date Tested:	2016-03-04
Date Completed:	2016-03-07
Next Due Date:	2016-05-06
Page:	1 of 1

ATTN:

Testing & Research

Mr. W.K. Tang

Certificate of Calibration			
Item for Calibration:			
Description	: Laser Dust Monitor		
Manufacturer	: Sibata		
Model No.	: LD-3		
Serial No.	: 251634		
Sensitivity (K) 1 CPM	$: 0.001 \text{ mg/m}^3$		
Sen. Adjustment Scale Setting	: 550 CPM		
Equipment No.	: A-02-01		
Test Conditions:	, Alex-		
Room Temperature	: 24 degree Celsius		
Relative Humidity	: 63 %		

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:	
Correlation Factor (CF)	0.0034

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

0

PATRICK TSE Laboratory Manager

WELLAB) 歴 Testing & Research カ WELLAB LIMITED Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	C/160304/2
Date of Issue:	2016-03-07
Date Received:	2016-03-04
Date Tested:	2016-03-04
Date Completed:	2016-03-07
Next Due Date:	2016-05-06
Page:	1 of 1

ATTN:

Mr. W. K. Tang

Certificate of Calibration		
Item for Calibration:		
Description	: Laser Dust Monitor	
Manufacturer	: Sibata	
Model No.	: LD-3B	
Serial No.	: 853944	
Sensitivity (K) 1 CPM	$: 0.001 \text{ mg/m}^3$	
Sen. Adjustment Scale Setting	: 685 CPM	
Equipment No.	: A-02-04	
Test Conditions:		
Room Temperature	: 24 degree Celsius	
Relative Humidity	: 63 %	

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF) 0.0036	
--------------------------------	--

PATRICK TSE Laboratory Manager



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	C/160304/3
Date of Issue:	2016-03-07
Date Received:	2016-03-04
Date Tested:	2016-03-04
Date Completed:	2016-03-07
Next Due Date:	2016-05-06
Page:	1 of 1

ATTN:

Mr. W. K. Tang

Certificate of Calibration		
Item for Calibration:		
Description	: Laser Dust Monitor	
Manufacturer	: Sibata	
Model No.	: LD-3B	
Serial No.	: 014750	
Sensitivity (K) 1 CPM	: 0.001 mg/m ³	
Sen. Adjustment Scale Setting	: 790 CPM	
Equipment No.	: A-02-06	
Test Conditions:		
Room Temperature	: 24 degree Celsius	
Relative Humidity	: 63 %	

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

Reparts	
Correlation Factor (CF)	0.0034

PATRICK TSE Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park,

18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	C/160226/1
Date of Issue:	2016-02-29
Date Received:	2016-02-26
Date Tested:	2016-02-26
Date Completed:	2016-02-29
Next Due Date:	2016-04-25
Page:	1 of 1

ATTN:

「ELLAB 匯

festing & Research

Mr. W. K. Tang

Certificate of Calibration

Item for Calibration:	
Description	: Laser Dust Monitor
Manufacturer	: Sibata
Model No.	: LD-3B
Serial No.	: 095039
Sensitivity (K) 1 CPM	: 0.001 mg/m ³
Sen. Adjustment Scale Setting	: 764 CPM
Equipment No.	: A-02-08
Test Conditions:	
Room Temperature	: 22 degree Celsius
Relative Humidity	: 54 %

Test Specifications & Methodology:

Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
 In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Resu	lts:

Itojung.	
Correlation Factor (CF)	0.0033
****	******

PATRICK TSE Laboratory Manager



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	C/160226/2
Date of Issue:	2016-02-29
Date Received:	2016-02-26
Date Tested:	2016-02-26
Date Completed:	2016-02-29
Next Due Date:	2016-04-25
Page:	1 of 1

ATTN:

Mr. W. K. Tang

Certificate of Calibration		
Item for Calibration:		
Description	: Laser Dust Monitor	
Manufacturer	: Sibata	
Model No.	: LD-3B	
Serial No.	: 095050	
Sensitivity (K) 1 CPM	$: 0.001 \text{ mg/m}^3$	
Sen. Adjustment Scale Setting	: 577 CPM	
Equipment No.	: A-02-09	
Test Conditions:		
Room Temperature	: 22 degree Celsius	
Relative Humidity	: 54 %	

Test Specifications & Methodology:

Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
 In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

2000000	
Correlation Factor (CF)	0.0033

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	C/160226/3
Date of Issue:	2016-02-29
Date Received:	2016-02-26
Date Tested:	2016-02-26
Date Completed:	2016-02-29
Next Due Date:	2016-04-25
Page:	1 of 1

ATTN:

Mr. W. K. Tang

Certificate of Calibration		
Item for Calibration:		
Description	: Laser Dust Monitor	
Manufacturer	: Sibata	
Model No.	: LD-3B	
Serial No.	: 095029	
Sensitivity (K) 1 CPM	$: 0.001 \text{ mg/m}^3$	
Sen. Adjustment Scale Setting	: 551 CPM	
Equipment No.	: A-02-10	
Test Conditions:		
Room Temperature	: 22 degree Celsius	
Relative Humidity	: 54 %	

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:	
Correlation Factor (CF)	0.0032

PATRICK TSE Laboratory Manager



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	C/160212/2
Date of Issue:	2016-02-15
Date Received:	2016-02-12
Date Tested:	2016-02-12
Date Completed:	2016-02-15
Next Due Date:	2016-04-14
Page:	1 of 1

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for Calibration:	
Description	: Dust Monitor
Manufacturer	: Met One Instruments
Model No.	: AEROCET-531
Serial No.	: N6733
Flow rate	:0.1 cfm
Zero Count Test	:0 mg (The result of the 2-minute sample)
Equipment No.	: A-02-12
Test Conditions:	
Room Temperature	: 21 degree Celsius
Relative Humidity	: 57 %

Test Specifications & Methodology:

Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
 In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	1.111

PREPARED AND CHECKED BY: For and On Behalf of **WELLAB Ltd.**

PATRICK TSE Laboratory Manager



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	C/160226/4
Date of Issue:	2016-02-29
Date Received:	2016-02-26
Date Tested:	2016-02-26
Date Completed:	2016-02-29
Next Due Date:	2016-04-25
Page:	1 of 1

ATTN:

Mr. W. K. Tang

Certificate of Calibration

Item for Calibration:	
Description	: Dust Monitor
Manufacturer	: Met One Instruments
Model No.	: AEROCET-531
Serial No.	: N6734
Flow rate	:0.1 cfm
Zero Count Test	:0 mg (The result of the 2-minute sample)
Equipment No.	: A-02-13
Test Conditions:	
Room Temperature	: 22 degree Celsius
Relative Humidity	: 54 %

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	1.099

PATRICK TSE Laboratory Manager



TEST REPORT Test Report No.: APPLICANT: **Cinotech Consultants Limited** C/160212/3 Date of Issue: Room 1710, Technology Park, 2016-02-15 18 On Lai Street, Date Received: 2016-02-12 Shatin, NT, Hong Kong Date Tested: 2016-02-12 Date Completed: 2016-02-15 Next Due Date: 2016-04-14 ATTN: Mr. W.K. Tang Page: 1 of 1 **Certificate of Calibration Item for Calibration:** Description : Dust Monitor Manufacturer : Met One Instruments Model No. : AEROCET-531 Serial No. : N6735 Flow rate :0.1 cfm Zero Count Test :0 mg (The result of the 2-minute sample) Equipment No. : A-02-14 **Test Conditions:** Room Temperature : 21 degree Celsius **Relative Humidity** : 57 % **Test Specifications & Methodology:** 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	1.082

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



1 of 1

TEST REPORT

Test Report No.: C/N/151231 **APPLICANT: Cinotech Consultants Limited** Date of Issue: Room 1710, Technology Park, 2016-01-04 18 On Lai Street, Date Received: 2015-12-31 Date Tested: Shatin, NT, Hong Kong 2015-12-31 Date Completed: 2016-01-04 Next Due Date: 2017-01-03

ATTN:

Mr. W. K. Tang

Certificate of Calibration

Item for calibration:

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 955
Serial No.	: 14303
Microphone No.	: 35222
Equipment No.	: N-08-05

Page:

Test conditions:

Room Temperatre Relative Humidity : 22 degree Celsius : 53%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

Remark: 1)This report supersedes the one dated 2012/01/21 with certificate number C/N/120120/1.

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



TEST REPORT

APPLICANT:Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong KongTest
Date

Test Report No.:	C/N/150828/1
Date of Issue:	2015-08-31
Date Received:	2015-08-28
Date Tested:	2015-08-28
Date Completed:	2015-08-31
Next Due Date:	2016-08-30
Page:	1 of 1

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 957
Serial No.	: 21455
Microphone No.	: 43730
Equipment No.	: N-08-07
18:	

Test conditions:

Room Temperatre Relative Humidity : 24 degree Celsius : 58%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PATRICK TSE

Laboratory Manager



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	C/N/150821/3
Date of Issue:	2015-08-24
Date Received:	2015-08-21
Date Tested:	2015-08-21
Date Completed:	2015-08-24
Next Due Date:	2016-08-23
Page:	1 of 1

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 957
Serial No.	: 21459
Microphone No.	: 43676
Equipment No.	: N-08-08

Test conditions:

Room Temperatre Relative Humidity : 22 degree Celsius : 54%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	C/N/150821/1
Date of Issue:	2015-08-24
Date Received:	2015-08-21
Date Tested:	2015-08-21
Date Completed:	2015-08-24
Next Due Date:	2016-08-23
Page:	1 of 1

ATTN: Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 957
Serial No.	: 21460
Microphone No.	: 43679
Equipment No.	: N-08-09

Test conditions:

Room Temperatre Relative Humidity : 22 degree Celsius : 54%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

FATRICK TSE Laboratory Manager



TEST REPORT Test Report No.: C/N/151127/1 **Cinotech Consultants Limited APPLICANT:** Room 1710, Technology Park, Date of Issue: 2015-11-30 Date Received: 2015-11-27 18 On Lai Street, Date Tested: 2015-11-27 Shatin, NT, Hong Kong 2015-11-30 Date Completed: 2016-11-29 Next Due Date: 1 of 1 Page: Mr. W.K. Tang **ATTN: Certificate of Calibration** Item for calibration: : 'SVANTEK' Integrating Sound Level Meter Description Manufacturer : SVANTEK Model No. : SVAN 957 Serial No. :23853 Microphone No. : 48530 Equipment No. : N-08-10 **Test conditions:** : 24 degree Celsius Room Temperatre **Relative Humidity** : 62% **Test Specifications:** Performance checking at 94 and 114 dB Methodology: In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PATRICK TSE Laboratory Manager



TEST REPORT Test Report No.: C/N/151127/3 **Cinotech Consultants Limited APPLICANT:** Date of Issue: 2015-11-30 Room 1710, Technology Park, Date Received: 2015-11-27 18 On Lai Street, 2015-11-27 Date Tested: Shatin, NT, Hong Kong Date Completed: 2015-11-30 Next Due Date: 2016-11-29 Page: 1 of 1 Mr. W.K. Tang ATTN: **Certificate of Calibration** Item for calibration: : 'SVANTEK' Integrating Sound Level Meter Description : SVANTEK Manufacturer Model No. : SVAN 957 Serial No. : 23851 : 48532 Microphone No. Equipment No. : N-08-12 **Test conditions:** : 24 degree Celsius Room Temperatre **Relative Humidity** : 62% **Test Specifications:** Performance checking at 94 and 114 dB Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



APPLICANT:	Cinotech Consultant Room 1710, Technol	5 samiled	Test Report No.: Date of Issue:	C/N/151003/1 2015-10-04
	18 On Lai Street,		Date Received:	2015-10-03
	Shatin, NT, Hong Ko	ong	Date Tested:	2015-10-03
			Date Completed: Next Due Date:	2015-10-04 2016-10-03
ATTN:	Mr. W.K. Tang		Page:	1 of 1
Item for calibra	ation:			
]	Description	: Acoustic	al Calibrator	
]	Manufacturer	: SVANTI	EK	
]	Model No.	: SV30A		
ŝ	Serial No.	: 24803		
]	Equipment No.	: N-09-03		
Test conditions	:			
-]	Room Temperatre	: 23 degree	e Celsius	
	Relative Humidity	: 57%		

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



APPLICANT:	Cinotech Consultants	s Limited	Test Report No.:	C/N/151003/3
	Room 1710, Technolo	ogy Park,	Date of Issue:	2015-10-04
	18 On Lai Street,		Date Received:	2015-10-03
	Shatin, NT, Hong Ko	ng	Date Tested:	2015-10-03
			Date Completed:	2015-10-04
			Next Due Date:	2016-10-03
ATTN:	Mr. W.K. Tang		Page:	1 of 1
Item for calibra	ation:			
	Description	: Acousti	cal Calibrator	
	Manufacturer	: SVAN7	TEK	
-	Model No.	: SV30A		
	Serial No.	: 24791		
	Equipment No.	: N-09-04	1	
Test conditions	:			
	Room Temperatre Relative Humidity	: 23 degr	ee Celsius	

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	$94.0 \pm 0.1 \text{ dB}$
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



	TEST	REPOR	RT	
APPLICANT:	Cinotech Consultants L Room 1710, Technolog 18 On Lai Street,		Test Report No.: Date of Issue: Date Received:	C/N/151003/2 2015-10-04 2015-10-03
	Shatin, NT, Hong Kong	Ş	Date Tested: Date Completed: Next Due Date:	2015-10-03 2015-10-04 2016-10-03
ATTN:	Mr. W.K. Tang		Page:	1 of 1
Item for calibra	ation:			
	Description Manufacturer Model No. Serial No. Equipment No.	: Acoustica : SVANTE : SV30A : 24780 : N-09-05	al Calibrator EK	
Test conditions	:			
	Room Temperatre Relative Humidity	: 23 degree : 57%	e Celsius	

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

atth

PATRICK TSE Laboratory Manager



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	C/N/150821/4
Date of Issue:	2015-08-24
Date Received:	2015-08-21
Date Tested:	2015-08-21
Date Completed:	2015-08-24
Next Due Date:	2016-08-23
Page:	1 of 1

ATTN:

Mr. W.K. Tang

Certificate of Calibration

: 4231

:2412367

: N-02-03

Item for calibration:

Description Manufacturer Model No. Serial No. Equipment No.

Test conditions:

Room Temperatre Relative Humidity : 22 degree Celsius

: Acoustical Calibrator

: Brüel & Kjær

: 54%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.

÷

APPENDIX C WEATHER INFORMATION

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
1 March 2016	14.6 – 19.7	58 - 82	0
2 March 2016	14.4 - 20.6	51 - 87	0
3 March 2016	15.4 - 23.8	55 - 89	0
4 March 2016	18.1 – 23.2	75 – 87	0
5 March 2016	19.2 – 23.1	69 – 85	Trace
6 March 2016	19.2 – 25.9	64 – 89	0
7 March 2016	18.9 – 21.3	86 – 94	0.2
8 March 2016	18.9 - 21.5	89 – 95	0
9 March 2016	17.1 – 22.9	89 – 98	15.5
10 March 2016	10.0 - 17.2	81 - 98	16.8
11 March 2016	10.0 - 14.3	68 – 86	0.1
12 March 2016	12.7 – 14.5	77 – 94	0.1
13 March 2016	14.4 - 17.0	93 - 98	6.8
14 March 2016	14.2 – 16.5	77 – 95	0.8
15 March 2016	14.0 - 15.5	66 – 90	Trace
16 March 2016	14.1 – 16.3	87 – 96	1.1
17 March 2016	15.6 – 17.4	96 – 98	2.2
18 March 2016	17.2 – 21.9	91 – 100	Trace
19 March 2016	20.3 - 24.9	85 - 99	Trace

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
20 March 2016	17.6 – 23.1	83 - 98	0.3
21 March 2016	16.4 – 18.2	88 – 99	59.6
22 March 2016	15.9 – 17.3	94 – 98	1.7
23 March 2016	17.1 – 20.6	94 – 99	8.7
24 March 2016	12.7 – 17.7	95 – 99	33.4
25 March 2016	11.6 – 15.7	56 - 96	1.4
26 March 2016	12.6 - 20.2	53 - 83	0
27 March 2016	14.6 - 22.4	28 – 76	0
28 March 2016	15.2 – 19.9	48 - 82	0
29 March 2016	15.7 – 19.4	48 – 71	Trace
30 March 2016	18.4 – 22.2	68 – 91	Trace
31 March 2016	19.1 – 25.5	71 – 95	0

* The above information was extracted from the daily weather summary by Hong Kong Observatory.

Date	Time	Wind Speed m/s	Direction
1-Mar-2016	0:00	1.1	WNW
1-Mar-2016	1:00	1	W
1-Mar-2016	2:00	0.7	WNW
1-Mar-2016	3:00	0.8	W
1-Mar-2016	4:00	0.9	W
1-Mar-2016	5:00	1.1	W
1-Mar-2016	6:00	1	W
1-Mar-2016	7:00	0.7	WNW
1-Mar-2016	8:00	0.8	WNW
1-Mar-2016	9:00	1.5	W
1-Mar-2016	10:00	2.1	W
1-Mar-2016	11:00	2.5	W
1-Mar-2016	12:00	2.1	W
1-Mar-2016	13:00	2.3	NW
1-Mar-2016	14:00	2.4	WNW
1-Mar-2016	15:00	2.7	W
1-Mar-2016	16:00	2.4	WNW
1-Mar-2016	17:00	2	WNW
1-Mar-2016	18:00	2.3	W
1-Mar-2016	19:00	2	WSW
1-Mar-2016	20:00	1.8	WSW
1-Mar-2016	21:00	1.7	SSW
1-Mar-2016	22:00	1.5	WSW
1-Mar-2016	23:00	1.8	SSW
2-Mar-2016	0:00	2.2	W
2-Mar-2016	1:00	2	WNW
2-Mar-2016	2:00	2.1	W
2-Mar-2016	3:00	2.1	W
2-Mar-2016	4:00	1.8	WNW
2-Mar-2016	5:00	1.5	WNW
2-Mar-2016	6:00	1.4	W
2-Mar-2016	7:00	1.5	WSW
2-Mar-2016	8:00	1.8	W
2-Mar-2016	9:00	2	W
2-Mar-2016	10:00	2.5	W
2-Mar-2016	11:00	3.2	W

		1	1
2-Mar-2016	12:00	2.7	W
2-Mar-2016	13:00	2.2	SSW
2-Mar-2016	14:00	2.5	SSW
2-Mar-2016	15:00	2.1	WNW
2-Mar-2016	16:00	2	NE
2-Mar-2016	17:00	2.1	NE
2-Mar-2016	18:00	2	ENE
2-Mar-2016	19:00	1.5	WNW
2-Mar-2016	20:00	1.5	NNE
2-Mar-2016	21:00	2	NNE
2-Mar-2016	22:00	2.3	NE
2-Mar-2016	23:00	2	E
3-Mar-2016	0:00	1.3	E
3-Mar-2016	1:00	0.8	ENE
3-Mar-2016	2:00	0.7	E
3-Mar-2016	3:00	1.5	NE
3-Mar-2016	4:00	0.9	NNE
3-Mar-2016	5:00	0.6	E
3-Mar-2016	6:00	0.6	WNW
3-Mar-2016	7:00	0.6	W
3-Mar-2016	8:00	0.8	SW
3-Mar-2016	9:00	0.8	W
3-Mar-2016	10:00	1.1	S
3-Mar-2016	11:00	1.7	S
3-Mar-2016	12:00	2	SW
3-Mar-2016	13:00	3.1	SW
3-Mar-2016	14:00	3	SW
3-Mar-2016	15:00	2.5	SW
3-Mar-2016	16:00	2.8	SW
3-Mar-2016	17:00	2.7	SW
3-Mar-2016	18:00	2.2	SW
3-Mar-2016	19:00	2.4	WSW
3-Mar-2016	20:00	1	WNW
3-Mar-2016	21:00	0.5	WNW
3-Mar-2016	22:00	0.4	WNW
3-Mar-2016	23:00	0.3	SSW
4-Mar-2016	0:00	0.3	SSW

4-Mar-2016	1:00	0.8	WNW
4-Mar-2016	2:00	0.6	WNW
4-Mar-2016	3:00	1.1	WNW
4-Mar-2016	4:00	1	WNW
4-Mar-2016	5:00	1.1	WNW
4-Mar-2016	6:00	1.3	W
4-Mar-2016	7:00	1.7	SE
4-Mar-2016	8:00	2.4	ESE
4-Mar-2016	9:00	2.8	SW
4-Mar-2016	10:00	3.2	SW
4-Mar-2016	11:00	3.1	WNW
4-Mar-2016	12:00	4	WNW
4-Mar-2016	13:00	3.9	WNW
4-Mar-2016	14:00	3.5	WNW
4-Mar-2016	15:00	3.9	WNW
4-Mar-2016	16:00	3.1	WNW
4-Mar-2016	17:00	2.7	WNW
4-Mar-2016	18:00	3.1	WNW
4-Mar-2016	19:00	2.5	SSW
4-Mar-2016	20:00	2.1	SSW
4-Mar-2016	21:00	2.5	SW
4-Mar-2016	22:00	2.2	SSW
4-Mar-2016	23:00	1.8	WNW
5-Mar-2016	0:00	2.2	WNW
5-Mar-2016	1:00	2.5	WNW
5-Mar-2016	2:00	2.6	W
5-Mar-2016	3:00	3	SW
5-Mar-2016	4:00	2.4	SW
5-Mar-2016	5:00	2.3	SW
5-Mar-2016	6:00	2.4	SW
5-Mar-2016	7:00	2.2	SW
5-Mar-2016	8:00	2	WSW
5-Mar-2016	9:00	2.4	WSW
5-Mar-2016	10:00	3.2	WSW
5-Mar-2016	11:00	3.1	SW
5-Mar-2016	12:00	3.4	W
5-Mar-2016	13:00	3.2	SW

5-Mar-2016	14:00	3.2	W
5-Mar-2016	15:00	3.5	SW
5-Mar-2016	16:00	3.7	WSW
5-Mar-2016	17:00	3	WSW
5-Mar-2016	18:00	2.4	WSW
5-Mar-2016	19:00	2.5	WSW
5-Mar-2016	20:00	2.6	SW
5-Mar-2016	21:00	2.4	WSW
5-Mar-2016	22:00	2.2	WSW
5-Mar-2016	23:00	2.5	W
6-Mar-2016	0:00	2.4	WNW
6-Mar-2016	1:00	2.6	WSW
6-Mar-2016	2:00	2.2	SSW
6-Mar-2016	3:00	2	SW
6-Mar-2016	4:00	2	SW
6-Mar-2016	5:00	2	WSW
6-Mar-2016	6:00	2.1	WSW
6-Mar-2016	7:00	2.1	SW
6-Mar-2016	8:00	2.2	WSW
6-Mar-2016	9:00	3	SW
6-Mar-2016	10:00	2.7	SSW
6-Mar-2016	11:00	2.8	SW
6-Mar-2016	12:00	3.2	SW
6-Mar-2016	13:00	3.2	W
6-Mar-2016	14:00	3.2	WNW
6-Mar-2016	15:00	3	WNW
6-Mar-2016	16:00	3.2	WNW
6-Mar-2016	17:00	2.5	WNW
6-Mar-2016	18:00	2	W
6-Mar-2016	19:00	2.1	W
6-Mar-2016	20:00	2.1	W
6-Mar-2016	21:00	1.7	WNW
6-Mar-2016	22:00	2.1	W
6-Mar-2016	23:00	2	WNW
7-Mar-2016	0:00	2	WNW
7-Mar-2016	1:00	2	WNW
7-Mar-2016	2:00	2	WSW

7-Mar-2016	3:00	2.1	W
7-Mar-2016	4:00	1.8	W
7-Mar-2016	5:00	2.1	W
7-Mar-2016	6:00	2.2	WNW
7-Mar-2016	7:00	2.6	WNW
7-Mar-2016	8:00	2.4	W
7-Mar-2016	9:00	2.5	SSW
7-Mar-2016	10:00	2.1	SSW
7-Mar-2016	11:00	2.1	S
7-Mar-2016	12:00	2.6	W
7-Mar-2016	13:00	2.8	WNW
7-Mar-2016	14:00	2.8	NNE
7-Mar-2016	15:00	2.5	NE
7-Mar-2016	16:00	3	W
7-Mar-2016	17:00	2.9	W
7-Mar-2016	18:00	3.7	WNW
7-Mar-2016	19:00	3.8	WNW
7-Mar-2016	20:00	3.9	WNW
7-Mar-2016	21:00	3.8	W
7-Mar-2016	22:00	4.1	SW
7-Mar-2016	23:00	4.1	ENE
8-Mar-2016	0:00	4.7	ENE
8-Mar-2016	1:00	3.9	SSW
8-Mar-2016	2:00	3	SSW
8-Mar-2016	3:00	3.1	SSW
8-Mar-2016	4:00	4.3	WNW
8-Mar-2016	5:00	4.2	WNW
8-Mar-2016	6:00	2.8	WNW
8-Mar-2016	7:00	3.9	W
8-Mar-2016	8:00	3.3	W
8-Mar-2016	9:00	3.1	WSW
8-Mar-2016	10:00	3.2	ENE
8-Mar-2016	11:00	3.8	ENE
8-Mar-2016	12:00	3.3	ENE
8-Mar-2016	13:00	4.6	SSW
8-Mar-2016	14:00	4.3	SW
8-Mar-2016	15:00	4.2	W

8-Mar-2016	16:00	4.2	WNW
8-Mar-2016	17:00	4.5	WNW
8-Mar-2016	18:00	4.5	WNW
8-Mar-2016	19:00	3.5	WNW
8-Mar-2016	20:00	3.6	WNW
8-Mar-2016	21:00	3.9	WNW
8-Mar-2016	22:00	2.2	W
8-Mar-2016	23:00	1.7	W
9-Mar-2016	0:00	1.1	WNW
9-Mar-2016	1:00	1.5	WNW
9-Mar-2016	2:00	1.4	WNW
9-Mar-2016	3:00	1.4	W
9-Mar-2016	4:00	1.7	W
9-Mar-2016	5:00	2.2	WNW
9-Mar-2016	6:00	2	WNW
9-Mar-2016	7:00	1.5	WNW
9-Mar-2016	8:00	1.5	SW
9-Mar-2016	9:00	1.5	WNW
9-Mar-2016	10:00	2	WNW
9-Mar-2016	11:00	2.5	WNW
9-Mar-2016	12:00	2.6	WNW
9-Mar-2016	13:00	3	W
9-Mar-2016	14:00	2.2	W
9-Mar-2016	15:00	2.2	WNW
9-Mar-2016	16:00	2.2	W
9-Mar-2016	17:00	2.8	WNW
9-Mar-2016	18:00	2	W
9-Mar-2016	19:00	1.3	WSW
9-Mar-2016	20:00	1.1	WNW
9-Mar-2016	21:00	1.1	W
9-Mar-2016	22:00	1	W
9-Mar-2016	23:00	0.7	WNW
10-Mar-2016	0:00	1.8	W
10-Mar-2016	1:00	2.1	SW
10-Mar-2016	2:00	2	SW
10-Mar-2016	3:00	2.1	WNW
10-Mar-2016	4:00	1.8	WNW

10-Mar-2016	5:00	1.8	WSW
10-Mar-2016	6:00	1.7	W
10-Mar-2016	7:00	1.4	WSW
10-Mar-2016	8:00	1.7	WSW
10-Mar-2016	9:00	2.1	SW
10-Mar-2016	10:00	2.8	SW
10-Mar-2016	11:00	3.1	WNW
10-Mar-2016	12:00	3.2	WNW
10-Mar-2016	13:00	3.2	WNW
10-Mar-2016	14:00	2.8	W
10-Mar-2016	15:00	2.5	WNW
10-Mar-2016	16:00	2.5	SSW
10-Mar-2016	17:00	2.2	SSW
10-Mar-2016	18:00	2.3	SSW
10-Mar-2016	19:00	1.3	SSW
10-Mar-2016	20:00	1.7	SSW
10-Mar-2016	21:00	1.5	SW
10-Mar-2016	22:00	1.4	SW
10-Mar-2016	23:00	1.3	WNW
11-Mar-2016	0:00	1.5	WNW
11-Mar-2016	1:00	1.5	WNW
11-Mar-2016	2:00	1.5	W
11-Mar-2016	3:00	1.1	W
11-Mar-2016	4:00	1.3	ESE
11-Mar-2016	5:00	0.1	WSW
11-Mar-2016	6:00	0.3	WNW
11-Mar-2016	7:00	0.1	SW
11-Mar-2016	8:00	1.1	WNW
11-Mar-2016	9:00	0.4	W
11-Mar-2016	10:00	0.5	W
11-Mar-2016	11:00	1	SSW
11-Mar-2016	12:00	1.1	W
11-Mar-2016	13:00	1.5	SW
11-Mar-2016	14:00	1.3	WSW
11-Mar-2016	15:00	1.4	W
11-Mar-2016	16:00	1.1	WSW
11-Mar-2016	17:00	1.1	WSW

11-Mar-2016	18:00	0.7	SSW
11-Mar-2016	19:00	0.9	SSW
11-Mar-2016	20:00	0.6	WSW
11-Mar-2016	21:00	0.4	SSW
11-Mar-2016	22:00	0.8	WNW
11-Mar-2016	23:00	0.9	WNW
12-Mar-2016	0:00	0.6	N
12-Mar-2016	1:00	0.7	N
12-Mar-2016	2:00	0.4	NNE
12-Mar-2016	3:00	0.6	WSW
12-Mar-2016	4:00	0.6	N
12-Mar-2016	5:00	0.8	N
12-Mar-2016	6:00	0.8	NNE
12-Mar-2016	7:00	0.9	E
12-Mar-2016	8:00	0.9	E
12-Mar-2016	9:00	0.1	E
12-Mar-2016	10:00	0.5	E
12-Mar-2016	11:00	1.7	E
12-Mar-2016	12:00	2.4	NE
12-Mar-2016	13:00	2.1	NNE
12-Mar-2016	14:00	2	Ν
12-Mar-2016	15:00	2.1	SSW
12-Mar-2016	16:00	2.1	SW
12-Mar-2016	17:00	1.5	WSW
12-Mar-2016	18:00	1.4	WSW
12-Mar-2016	19:00	0.9	WSW
12-Mar-2016	20:00	1.1	SW
12-Mar-2016	21:00	0.8	WSW
12-Mar-2016	22:00	0.9	WSW
12-Mar-2016	23:00	0.7	WSW
13-Mar-2016	0:00	0.3	WSW
13-Mar-2016	1:00	0.4	SW
13-Mar-2016	2:00	0.7	SW
13-Mar-2016	3:00	0.5	SW
13-Mar-2016	4:00	0.4	WSW
13-Mar-2016	5:00	0.4	SW
13-Mar-2016	6:00	0.1	SW

10 Max 0010	7.00	0.4	14/
13-Mar-2016	7:00	0.4	W
13-Mar-2016	8:00	0.4	W
13-Mar-2016	9:00	0.4	W
13-Mar-2016	10:00	0.4	WSW
13-Mar-2016	11:00	1	WSW
13-Mar-2016	12:00	0.8	SW
13-Mar-2016	13:00	1	WSW
13-Mar-2016	14:00	0.8	W
13-Mar-2016	15:00	1.4	WSW
13-Mar-2016	16:00	0.8	W
13-Mar-2016	17:00	0.5	W
13-Mar-2016	18:00	0.5	W
13-Mar-2016	19:00	0.7	W
13-Mar-2016	20:00	0.3	W
13-Mar-2016	21:00	0.4	WSW
13-Mar-2016	22:00	0.6	S
13-Mar-2016	23:00	0.9	W
14-Mar-2016	0:00	1	W
14-Mar-2016	1:00	1	SSE
14-Mar-2016	2:00	1	W
14-Mar-2016	3:00	1.1	WSW
14-Mar-2016	4:00	1	WSW
14-Mar-2016	5:00	0.9	W
14-Mar-2016	6:00	1.4	W
14-Mar-2016	7:00	1	W
14-Mar-2016	8:00	1.7	NE
14-Mar-2016	9:00	2	SSW
14-Mar-2016	10:00	2	SSW
14-Mar-2016	11:00	1.8	SW
14-Mar-2016	12:00	2	SSW
14-Mar-2016	13:00	2.4	SSW
14-Mar-2016	14:00	1.1	W
14-Mar-2016	15:00	0.7	W
14-Mar-2016	16:00	1	W
14-Mar-2016	17:00	0.9	W
14-Mar-2016	18:00	1	WNW
14-Mar-2016	19:00	0.3	WNW

14-Mar-2016	20:00	0.1	W
14-Mar-2016	21:00	0.8	WNW
14-Mar-2016	22:00	0.8	W
14-Mar-2016	23:00	0.6	WNW
15-Mar-2016	0:00	0.8	W
15-Mar-2016	1:00	0.7	W
15-Mar-2016	2:00	0.3	S
15-Mar-2016	3:00	0.1	WSW
15-Mar-2016	4:00	0.5	SSW
15-Mar-2016	5:00	0.5	W
15-Mar-2016	6:00	0.6	N
15-Mar-2016	7:00	0.4	N
15-Mar-2016	8:00	0.5	N
15-Mar-2016	9:00	0.7	ENE
15-Mar-2016	10:00	1.1	NE
15-Mar-2016	11:00	1.2	NNE
15-Mar-2016	12:00	0.7	ESE
15-Mar-2016	13:00	1.1	W
15-Mar-2016	14:00	1.5	W
15-Mar-2016	15:00	1.4	N
15-Mar-2016	16:00	1.5	NNE
15-Mar-2016	17:00	1.7	N
15-Mar-2016	18:00	1.5	N
15-Mar-2016	19:00	1	NE
15-Mar-2016	20:00	1.1	NNW
15-Mar-2016	21:00	1	WNW
15-Mar-2016	22:00	1	N
15-Mar-2016	23:00	1	WNW
16-Mar-2016	0:00	1	N
16-Mar-2016	1:00	0.9	NNW
16-Mar-2016	2:00	1	NW
16-Mar-2016	3:00	1	NE
16-Mar-2016	4:00	0.7	NE
16-Mar-2016	5:00	0.7	NNE
16-Mar-2016	6:00	0.7	NE
16-Mar-2016	7:00	0.7	NNE
16-Mar-2016	8:00	1	NNE

16-Mar-2016	9:00	0.8	NNE
16-Mar-2016	10:00	1.1	NNE
16-Mar-2016	11:00	1.5	NNE
16-Mar-2016	12:00	1.8	NNE
16-Mar-2016	13:00	2.4	NE
16-Mar-2016	14:00	2.4	N
16-Mar-2016	15:00	2	N
16-Mar-2016	16:00	2	NNE
16-Mar-2016	17:00	1.5	N
16-Mar-2016	18:00	0.8	N
16-Mar-2016	19:00	0.9	N
16-Mar-2016	20:00	0.8	N
16-Mar-2016	21:00	1.1	ENE
16-Mar-2016	22:00	0.9	N
16-Mar-2016	23:00	0.7	N
17-Mar-2016	0:00	0.4	N
17-Mar-2016	1:00	0.4	N
17-Mar-2016	2:00	0.1	N
17-Mar-2016	3:00	0.1	N
17-Mar-2016	4:00	0.3	NNE
17-Mar-2016	5:00	0.3	N
17-Mar-2016	6:00	0.3	N
17-Mar-2016	7:00	0.3	N
17-Mar-2016	8:00	0.4	N
17-Mar-2016	9:00	0.8	N
17-Mar-2016	10:00	0.3	NNE
17-Mar-2016	11:00	1.1	W
17-Mar-2016	12:00	1.3	W
17-Mar-2016	13:00	1.1	W
17-Mar-2016	14:00	1.5	W
17-Mar-2016	15:00	1.7	NNE
17-Mar-2016	16:00	2	W
17-Mar-2016	17:00	1.2	W
17-Mar-2016	18:00	1.5	W
17-Mar-2016	19:00	1.4	W
17-Mar-2016	20:00	1	W
17-Mar-2016	21:00	0.7	WSW

17-Mar-2016	22:00	0.8	W
17-Mar-2016	23:00	0.6	WSW
18-Mar-2016	0:00	0.5	Weit
18-Mar-2016	1:00	1.1	W
18-Mar-2016	2:00	1.1	W
18-Mar-2016	3:00	1.5	W
18-Mar-2016	4:00	1.3	W
18-Mar-2016	5:00	1	W
18-Mar-2016	6:00	0.6	WNW
18-Mar-2016	7:00	1	W
18-Mar-2016	8:00	1.1	WSW
18-Mar-2016	9:00	1.3	SW
18-Mar-2016	10:00	2	W
18-Mar-2016	11:00	2.3	SSW
18-Mar-2016	12:00	3.2	SSW
18-Mar-2016	13:00	3.1	W
18-Mar-2016	14:00	3.1	W
18-Mar-2016	15:00	3.1	W
18-Mar-2016	16:00	3.1	W
18-Mar-2016	17:00	2.6	WSW
18-Mar-2016	18:00	2.2	SW
18-Mar-2016	19:00	2.6	WSW
18-Mar-2016	20:00	2	W
18-Mar-2016	21:00	2.7	W
18-Mar-2016	22:00	2.6	W
18-Mar-2016	23:00	2.1	WSW
19-Mar-2016	0:00	2.3	W
19-Mar-2016	1:00	2.4	W
19-Mar-2016	2:00	2.1	S
19-Mar-2016	3:00	2.1	SW
19-Mar-2016	4:00	2.2	WSW
19-Mar-2016	5:00	2	WSW
19-Mar-2016	6:00	2	WSW
19-Mar-2016	7:00	1.3	SW
19-Mar-2016	8:00	1.4	W
19-Mar-2016	9:00	2	WSW
19-Mar-2016	10:00	1.8	WSW

19-Mar-2016	11:00	2	W
19-Mar-2016	12:00	2.4	W
19-Mar-2016	13:00	2.7	W
19-Mar-2016	14:00	2.8	WNW
19-Mar-2016	15:00	2.7	W
19-Mar-2016	16:00	2.3	N
19-Mar-2016	17:00	2.4	N
19-Mar-2016	18:00	2.2	N
19-Mar-2016	19:00	2.1	NE
19-Mar-2016	20:00	1.8	W
19-Mar-2016	21:00	1.7	WSW
19-Mar-2016	22:00	1.8	W
19-Mar-2016	23:00	1.8	N
20-Mar-2016	0:00	1.5	NNE
20-Mar-2016	1:00	1.7	NE
20-Mar-2016	2:00	1.7	W
20-Mar-2016	3:00	1.3	N
20-Mar-2016	4:00	1.4	NNE
20-Mar-2016	5:00	1.3	NNE
20-Mar-2016	6:00	1.2	NE
20-Mar-2016	7:00	1.3	S
20-Mar-2016	8:00	1.2	WSW
20-Mar-2016	9:00	2.2	WSW
20-Mar-2016	10:00	2.2	W
20-Mar-2016	11:00	2.8	WSW
20-Mar-2016	12:00	2.4	W
20-Mar-2016	13:00	2.9	W
20-Mar-2016	14:00	3.7	WNW
20-Mar-2016	15:00	3.7	N
20-Mar-2016	16:00	3.2	ENE
20-Mar-2016	17:00	2.9	NE
20-Mar-2016	18:00	2.5	ENE
20-Mar-2016	19:00	2.4	NE
20-Mar-2016	20:00	2.1	NE
20-Mar-2016	21:00	2.2	NE
20-Mar-2016	22:00	2.1	N
20-Mar-2016	23:00	2.1	N

21-Mar-2016	0:00	1.5	NNE
21-Mar-2016	1:00	2	ENE
21-Mar-2016	2:00	1.7	NW
21-Mar-2016	3:00	1.5	N
21-Mar-2016	4:00	1.1	NE
21-Mar-2016	5:00	1.3	NE
21-Mar-2016	6:00	1	NNE
21-Mar-2016	7:00	0.8	NNE
21-Mar-2016	8:00	0.8	WSW
21-Mar-2016	9:00	0.7	W
21-Mar-2016	10:00	1.7	W
21-Mar-2016	11:00	2.5	W
21-Mar-2016	12:00	2.6	W
21-Mar-2016	13:00	2.6	S
21-Mar-2016	14:00	3.1	SSE
21-Mar-2016	15:00	2.5	SSW
21-Mar-2016	16:00	2.5	N
21-Mar-2016	17:00	2.4	ENE
21-Mar-2016	18:00	2.7	ESE
21-Mar-2016	19:00	2.6	SW
21-Mar-2016	20:00	2	W
21-Mar-2016	21:00	2	W
21-Mar-2016	22:00	1.8	WNW
21-Mar-2016	23:00	1.5	WNW
22-Mar-2016	0:00	1.7	WSW
22-Mar-2016	1:00	2	W
22-Mar-2016	2:00	1.5	W
22-Mar-2016	3:00	1.8	W
22-Mar-2016	4:00	2	W
22-Mar-2016	5:00	2	SSW
22-Mar-2016	6:00	1.8	SW
22-Mar-2016	7:00	2.1	SW
22-Mar-2016	8:00	2.2	WNW
22-Mar-2016	9:00	2.7	WNW
22-Mar-2016	10:00	2.5	ENE
22-Mar-2016	11:00	2.7	ENE
22-Mar-2016	12:00	2.7	ENE

22-Mar-2016	13:00	2.4	E
22-Mar-2016	14:00	2.2	E
22-Mar-2016	15:00	2	ENE
22-Mar-2016	16:00	2	NE
22-Mar-2016	17:00	2	ENE
22-Mar-2016	18:00	1.7	NE
22-Mar-2016	19:00	1.7	ENE
22-Mar-2016	20:00	1.7	ENE
22-Mar-2016	21:00	1.7	ENE
22-Mar-2016	22:00	2	NNE
22-Mar-2016	23:00	1.5	E
23-Mar-2016	0:00	2	NNE
23-Mar-2016	1:00	1.8	Ν
23-Mar-2016	2:00	2.1	N
23-Mar-2016	3:00	1.8	N
23-Mar-2016	4:00	1.7	SSE
23-Mar-2016	5:00	1.4	WSW
23-Mar-2016	6:00	0.8	ENE
23-Mar-2016	7:00	0.9	E
23-Mar-2016	8:00	2	SW
23-Mar-2016	9:00	2.8	WNW
23-Mar-2016	10:00	3.1	W
23-Mar-2016	11:00	3	WSW
23-Mar-2016	12:00	2.9	SSW
23-Mar-2016	13:00	3	SSW
23-Mar-2016	14:00	3.1	W
23-Mar-2016	15:00	3	WNW
23-Mar-2016	16:00	2.5	WSW
23-Mar-2016	17:00	2.4	WSW
23-Mar-2016	18:00	1.7	W
23-Mar-2016	19:00	1	W
23-Mar-2016	20:00	1.4	WSW
23-Mar-2016	21:00	1.5	WSW
23-Mar-2016	22:00	1.8	W
23-Mar-2016	23:00	1.8	SW
24-Mar-2016	0:00	1.1	SW
24-Mar-2016	1:00	0.7	WNW

24-Mar-20162:000.9WNW24-Mar-20163:001.1WNW24-Mar-20164:001.2WNW24-Mar-20165:001.2ENE24-Mar-20166:001.3E24-Mar-20167:001.3NE24-Mar-20168:002.2ENE24-Mar-20169:003.1ENE24-Mar-201610:003.6ENE24-Mar-201611:002.9ENE24-Mar-201612:003.1NE24-Mar-201612:003.1ENE24-Mar-201613:003.1ENE24-Mar-201614:002.8ENE24-Mar-201614:002.8ENE24-Mar-201615:002.3ENE	
24-Mar-20164:001.2WNW24-Mar-20165:001.2ENE24-Mar-20166:001.3E24-Mar-20167:001.3NE24-Mar-20168:002.2ENE24-Mar-20169:003.1ENE24-Mar-201610:003.6ENE24-Mar-201611:002.9ENE24-Mar-201611:002.9ENE24-Mar-201612:003.1NE24-Mar-201613:002.8ENE24-Mar-201614:002.8ENE24-Mar-201614:002.8ENE	
24-Mar-20165:001.2ENE24-Mar-20166:001.3E24-Mar-20167:001.3NE24-Mar-20168:002.2ENE24-Mar-20169:003.1ENE24-Mar-201610:003.6ENE24-Mar-201611:002.9ENE24-Mar-201612:003.1NE24-Mar-201612:003.1ENE24-Mar-201613:003.1ENE24-Mar-201613:003.1ENE24-Mar-201614:002.8ENE24-Mar-201615:002.8ENE	
24-Mar-20166:001.3E24-Mar-20167:001.3NE24-Mar-20168:002.2ENE24-Mar-20169:003.1ENE24-Mar-201610:003.6ENE24-Mar-201611:002.9ENE24-Mar-201611:003.1NE24-Mar-201612:003.1NE24-Mar-201613:002.8ENE24-Mar-201614:002.8ENE24-Mar-201615:002.8ENE	
24-Mar-2016 7:00 1.3 NE 24-Mar-2016 8:00 2.2 ENE 24-Mar-2016 9:00 3.1 ENE 24-Mar-2016 10:00 3.6 ENE 24-Mar-2016 11:00 2.9 ENE 24-Mar-2016 11:00 2.9 ENE 24-Mar-2016 12:00 3.1 NE 24-Mar-2016 12:00 3.1 NE 24-Mar-2016 13:00 3.1 ENE 24-Mar-2016 14:00 2.8 ENE 24-Mar-2016 15:00 2.8 ENE	
24-Mar-20168:002.2ENE24-Mar-20169:003.1ENE24-Mar-201610:003.6ENE24-Mar-201611:002.9ENE24-Mar-201612:003.1NE24-Mar-201613:003.1ENE24-Mar-201614:002.8ENE24-Mar-201615:002.8ENE	
24-Mar-2016 9:00 3.1 ENE 24-Mar-2016 10:00 3.6 ENE 24-Mar-2016 11:00 2.9 ENE 24-Mar-2016 12:00 3.1 NE 24-Mar-2016 13:00 3.1 ENE 24-Mar-2016 13:00 3.1 ENE 24-Mar-2016 14:00 2.8 ENE 24-Mar-2016 15:00 2.8 ENE	
24-Mar-201610:003.6ENE24-Mar-201611:002.9ENE24-Mar-201612:003.1NE24-Mar-201613:003.1ENE24-Mar-201614:002.8ENE24-Mar-201615:002.8ENE	
24-Mar-201611:002.9ENE24-Mar-201612:003.1NE24-Mar-201613:003.1ENE24-Mar-201614:002.8ENE24-Mar-201615:002.8ENE	
24-Mar-201612:003.1NE24-Mar-201613:003.1ENE24-Mar-201614:002.8ENE24-Mar-201615:002.8ENE	
24-Mar-2016 13:00 3.1 ENE 24-Mar-2016 14:00 2.8 ENE 24-Mar-2016 15:00 2.8 ENE	
24-Mar-2016 14:00 2.8 ENE 24-Mar-2016 15:00 2.8 ENE	
24-Mar-2016 15:00 2.8 ENE	
24-Mar-2016 16:00 2.3 ENE	
24-Mar-2016 17:00 1.6 ENE	
24-Mar-2016 18:00 1.6 WNW	
24-Mar-2016 19:00 2.3 WNW	
24-Mar-2016 20:00 2 SW	
24-Mar-2016 21:00 1.6 WSW	
24-Mar-2016 22:00 1.6 SW	
24-Mar-2016 23:00 1.8 E	
25-Mar-2016 0:00 2.1 W	
25-Mar-2016 1:00 2.4 SW	
25-Mar-2016 2:00 2.3 E	
25-Mar-2016 3:00 2.1 N	
25-Mar-2016 4:00 2.1 ENE	
25-Mar-2016 5:00 2.2 ENE	
25-Mar-2016 6:00 2.4 ENE	
25-Mar-2016 7:00 1.8 ENE	
25-Mar-2016 8:00 2.6 ENE	
25-Mar-2016 9:00 2.2 ENE	
25-Mar-2016 10:00 2.4 NE	
25-Mar-2016 11:00 2.6 ENE	
25-Mar-2016 12:00 3.2 ENE	
25-Mar-2016 13:00 2.7 NE	
25-Mar-2016 14:00 2.6 NE	

25-Mar-2016			
25-11141-2010	15:00	2.4	NE
25-Mar-2016	16:00	2.4	NE
25-Mar-2016	17:00	2.4	NE
25-Mar-2016	18:00	1.7	NE
25-Mar-2016	19:00	1.1	NE
25-Mar-2016	20:00	1	NE
25-Mar-2016	21:00	0.7	ENE
25-Mar-2016	22:00	1.3	NE
25-Mar-2016	23:00	1.1	ENE
26-Mar-2016	0:00	1.5	ENE
26-Mar-2016	1:00	1.7	ENE
26-Mar-2016	2:00	1.5	NE
26-Mar-2016	3:00	1.3	N
26-Mar-2016	4:00	1.5	ENE
26-Mar-2016	5:00	1.2	ENE
26-Mar-2016	6:00	0.5	NE
26-Mar-2016	7:00	0.8	ENE
26-Mar-2016	8:00	1	ENE
26-Mar-2016	9:00	1.7	ENE
26-Mar-2016	10:00	3.4	ENE
26-Mar-2016	11:00	3.2	ENE
26-Mar-2016	12:00	3.4	ENE
26-Mar-2016	13:00	3.4	SW
26-Mar-2016	14:00	3	SW
26-Mar-2016	15:00	3	SW
26-Mar-2016	16:00	1.7	SSW
26-Mar-2016	17:00	0.9	S
26-Mar-2016	18:00	1	S
26-Mar-2016	19:00	1.5	S
26-Mar-2016	20:00	1.1	SSW
26-Mar-2016	21:00	1.2	SSW
26-Mar-2016	22:00	1.1	WSW
26-Mar-2016	23:00	0.9	SW
27-Mar-2016	0:00	1	N
27-Mar-2016	1:00	1.1	WSW
27-Mar-2016	2:00	1.3	W
27-Mar-2016	3:00	1.1	SE

27-Mar-2016	4:00	1.3	NNW
27-Mar-2016	5:00	1.4	WSW
27-Mar-2016	6:00	1.5	WSW
27-Mar-2016	7:00	1.3	WSW
27-Mar-2016	8:00	1.7	SSW
27-Mar-2016	9:00	3.1	SSW
27-Mar-2016	10:00	3.4	SSW
27-Mar-2016	11:00	4.4	SW
27-Mar-2016	12:00	4.3	SW
27-Mar-2016	13:00	3.8	SSW
27-Mar-2016	14:00	3.4	SSW
27-Mar-2016	15:00	3.1	SSW
27-Mar-2016	16:00	2.9	SE
27-Mar-2016	17:00	2.2	SE
27-Mar-2016	18:00	2.2	SW
27-Mar-2016	19:00	2	WSW
27-Mar-2016	20:00	2.1	SW
27-Mar-2016	21:00	1.8	ENE
27-Mar-2016	22:00	1.3	ENE
27-Mar-2016	23:00	1.5	ENE
28-Mar-2016	0:00	1.3	NE
28-Mar-2016	1:00	1.4	ENE
28-Mar-2016	2:00	1.1	ENE
28-Mar-2016	3:00	1.3	ENE
28-Mar-2016	4:00	1.3	ESE
28-Mar-2016	5:00	1.4	ENE
28-Mar-2016	6:00	1.1	ENE
28-Mar-2016	7:00	2.3	SW
28-Mar-2016	8:00	2.1	SW
28-Mar-2016	9:00	2	SW
28-Mar-2016	10:00	2.1	ESE
28-Mar-2016	11:00	2.6	SSW
28-Mar-2016	12:00	2.4	SW
28-Mar-2016	13:00	2.6	S
28-Mar-2016	14:00	2.8	N
	15:00	2.2	Ν
28-Mar-2016	15:00	2.2	IN

28-Mar-2016	17:00	2	NE
28-Mar-2016	18:00	1.2	NE
28-Mar-2016	19:00	1	ENE
28-Mar-2016	20:00	0.6	ENE
28-Mar-2016	21:00	0.6	ENE
28-Mar-2016	22:00	0.3	ENE
28-Mar-2016	23:00	0.1	NE
29-Mar-2016	0:00	0.9	ENE
29-Mar-2016	1:00	1	NE
29-Mar-2016	2:00	0.8	ENE
29-Mar-2016	3:00	0.8	ENE
29-Mar-2016	4:00	1.3	NE
29-Mar-2016	5:00	2.1	NE
29-Mar-2016	6:00	1.3	NE
29-Mar-2016	7:00	0.8	ENE
29-Mar-2016	8:00	1.4	NE
29-Mar-2016	9:00	2.4	ENE
29-Mar-2016	10:00	2.2	NE
29-Mar-2016	11:00	1.7	NE
29-Mar-2016	12:00	1.5	NE
29-Mar-2016	13:00	1.7	ENE
29-Mar-2016	14:00	1.8	NE
29-Mar-2016	15:00	2.4	ENE
29-Mar-2016	16:00	2.4	ENE
29-Mar-2016	17:00	1.8	ENE
29-Mar-2016	18:00	1.5	NE
29-Mar-2016	19:00	1.5	NE
29-Mar-2016	20:00	1	NE
29-Mar-2016	21:00	0.8	NE
29-Mar-2016	22:00	0.7	NE
29-Mar-2016	23:00	0.8	ENE
30-Mar-2016	0:00	0.7	ENE
30-Mar-2016	1:00	1.4	NE
30-Mar-2016	2:00	0.9	E
30-Mar-2016	3:00	0.9	ENE
30-Mar-2016	4:00	1.3	ENE
30-Mar-2016	5:00	1.7	NNE
	<u>.</u>		

30-Mar-2016	6:00	1.4	Ν
30-Mar-2016	7:00	1.7	Ν
30-Mar-2016	8:00	1.8	Ν
30-Mar-2016	9:00	2.3	WSW
30-Mar-2016	10:00	2.7	SW
30-Mar-2016	11:00	2.5	SW
30-Mar-2016	12:00	2.5	SW
30-Mar-2016	13:00	2.3	SW
30-Mar-2016	14:00	2.7	W
30-Mar-2016	15:00	2.4	WSW
30-Mar-2016	16:00	1.7	SW
30-Mar-2016	17:00	1.8	ENE
30-Mar-2016	18:00	1.7	SSW
30-Mar-2016	19:00	1.7	SW
30-Mar-2016	20:00	1.4	SW
30-Mar-2016	21:00	1.3	WSW
30-Mar-2016	22:00	1.1	SSW
30-Mar-2016	23:00	1	WNW
31-Mar-2016	0:00	0.5	NE
31-Mar-2016	1:00	1	ENE
31-Mar-2016	2:00	1.4	SW
31-Mar-2016	3:00	1.7	SW
31-Mar-2016	4:00	1.7	SW
31-Mar-2016	5:00	1.8	WSW
31-Mar-2016	6:00	1.5	SW
31-Mar-2016	7:00	1.8	SSW
31-Mar-2016	8:00	2.1	SSW
31-Mar-2016	9:00	1.7	SSW
31-Mar-2016	10:00	2.1	SSW
31-Mar-2016	11:00	2.2	SW
31-Mar-2016	12:00	2	SW
31-Mar-2016	13:00	2	W
31-Mar-2016	14:00	1.5	ENE
31-Mar-2016	15:00	1.5	NE
31-Mar-2016	16:00	1.5	SSW
31-Mar-2016	17:00	1.5	W
31-Mar-2016	18:00	1.1	WNW

31-Mar-2016	19:00	1.1	WNW
31-Mar-2016	20:00	0.9	WNW
31-Mar-2016	21:00	0.8	WNW
31-Mar-2016	22:00	1	WNW
31-Mar-2016	23:00	1.1	WNW

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Impact Air and Noise Monitoring Schedule for March 2016

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Mar	2-Mar	3-Mar	4-Mar	5-Mar
		Noise (M9)		Noise (M6(A) & M7) 24 hr TSP	l hr TSP X3 AM2, AM3(A), AM4(A) & AM5(A) Noise (M8)	
6-Mar	7-Mar	8-Mar	9-Mar	10-Mar	11-Mar	12-Ma
	Noise (M9)		Noise (M6(A) & M7) 24 hr TSP	1 hr TSP X3 AM2, AM3(A), AM4(A) & AM5(A) Noise (M8)		
13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar
		24 hr TSP	1 hr TSP X3 AM2, AM3(A), AM4(A) & AM5(A) Noise (M8)	Noise (M9)	Noise (M6(A) & M7)	
20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar
	Noise (M6(A) & M7) 24 hr TSP	1 hr TSP X3 AM2, AM3(A), AM4(A) & AM5(A)	Noise (M9) 24 hr TSP	1 hr TSP X3 AM2, AM3(A), AM4(A) & AM5(A) Noise (M8)		
27-Mar	28-Mar	29-Mar	30-Mar	31-Mar		
		Noise (M9) 24 hr TSP	1 hr TSP X3 AM2, AM3(A), AM4(A) & AM5(A) Noise (M8)			

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

AM2 - Lee Kau Yan Memorial School AM3(A) - Holy Trinity Bradbury Centre AM4(A) - EMSD Workshops AM5(A) - Po Leung Kuk Ngan Po Ling College

Noise Monitoring Station

M6(A) - Oblate Primary School M7 - CCC Kei To Secondary School M8 - Po Leung Kuk Ngan Po Ling College M9 - Tak Long Estate

Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Tentative Impact Air and Noise Monitoring Schedule for April 2016

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		-	-	-	1-Apr	2-Apr
					Noise (M6(A) & M7) 24 hr TSP	
3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr
		l hr TSP X3 AM2, AM3(A), AM4(A) & AM5(A)	Noise (M6(A) & M7)	Noise (M9) 24 hr TSP	1 hr TSP X3 AM2, AM3(A), AM4(A) & AM5(A) Noise (M8)	
10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr
			Noise (M9) 24 hr TSP	1 hr TSP X3 AM2, AM3(A), AM4(A) & AM5(A) Noise (M8)	Noise (M6(A) & M7)	
17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr
	Noise (M6(A) & M7)	Noise (M9) 24 hr TSP	1 hr TSP X3 AM2, AM3(A), AM4(A) & AM5(A) Noise (M8)			
24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr
	Noise (M9) 24 hr TSP	1 hr TSP X3 AM2, AM3(A), AM4(A) & AM5(A) Noise (M8)	Noise (M6(A) & M7)		24 hr TSP	

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

AM2 - Lee Kau Yan Memorial School AM3(A) - Holy Trinity Bradbury Centre AM4(A) - EMSD Workshops AM5(A) - Po Leung Kuk Ngan Po Ling College

Noise Monitoring Station

M6(A) - Oblate Primary School M7 - CCC Kei To Secondary School M8 - Po Leung Kuk Ngan Po Ling College M9 - Tak Long Estate

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Location AM2 -	Lee Kau Ya	n Memorial Schoo	bl
Date	Time	Weather	Particulate Concentration (μ g/m3)
4-Mar-16	14:15	Cloudy	41.1
4-Mar-16	15:15	Cloudy	44.4
4-Mar-16	16:15	Cloudy	42.2
10-Mar-16	13:15	Cloudy	52.2
10-Mar-16	14:15	Cloudy	45.6
10-Mar-16	15:15	Cloudy	43.3
16-Mar-16	13:30	Cloudy	261.0
16-Mar-16	14:30	Cloudy	263.0
16-Mar-16	15:30	Cloudy	260.4
22-Mar-16	13:00	Cloudy	222.5
22-Mar-16	14:00	Cloudy	222.0
22-Mar-16	15:00	Cloudy	220.9
24-Mar-16	13:00	Cloudy	123.5
24-Mar-16	14:00	Cloudy	125.3
24-Mar-16	15:00	Cloudy	124.7
30-Mar-16	9:00	Cloudy	193.6
30-Mar-16	10:00	Cloudy	197.9
30-Mar-16	11:00	Cloudy	193.5
		Average	148.7
		Maximum	263.0
		Minimum	41.1


Appendix E - 1-hour TSP Monitoring Results


Location AM3(A)	- Holy Trini	ty Bradbury Centr	e
Date	Time	Weather	Particulate Concentration (µg/m3)
4-Mar-16	9:00	Sunny	45.1
4-Mar-16	10:00	Sunny	49.5
4-Mar-16	11:00	Sunny	48.4
10-Mar-16	9:00	Cloudy	46.2
10-Mar-16	10:00	Cloudy	47.3
10-Mar-16	11:00	Cloudy	45.1
16-Mar-16	9:00	Cloudy	249.7
16-Mar-16	10:00	Cloudy	248.5
16-Mar-16	11:00	Cloudy	251.4
22-Mar-16	8:30	Cloudy	216.6
22-Mar-16	9:30	Cloudy	218.5
22-Mar-16	10:30	Cloudy	221.1
24-Mar-16	13:00	Cloudy	141.0
24-Mar-16	14:00	Cloudy	132.6
24-Mar-16	15:00	Cloudy	121.1
30-Mar-16	13:00	Cloudy	193.3
30-Mar-16	14:00	Cloudy	194.7
30-Mar-16	15:00	Cloudy	192.5
		Average	147.9
		Maximum	251.4
		Minimum	45.1

_								
Date	Time	Weather	Particulate Concentration (µg/m3					
4-Mar-16	8:45	Sunny	44.4					
4-Mar-16	9:45	Sunny	46.7					
4-Mar-16	10:45	Sunny	43.3					
10-Mar-16	8:45	Cloudy	43.3					
10-Mar-16	9:45	Cloudy	42.2					
10-Mar-16	10:45	Cloudy	43.3					
16-Mar-16	13:00	Cloudy	292.0					
16-Mar-16	14:00	Cloudy	291.4					
16-Mar-16	15:00	Cloudy	286.6					
22-Mar-16	9:00	Cloudy	206.1					
22-Mar-16	10:00	Cloudy	204.4					
22-Mar-16	11:00	Cloudy	208.4					
24-Mar-16	8:40	Cloudy	131.7					
24-Mar-16	9:40	Cloudy	124.1					
24-Mar-16	10:40	Cloudy	120.3					
30-Mar-16	9:00	Cloudy	185.2					
30-Mar-16	10:00	Cloudy	187.9					
30-Mar-16	11:00	Cloudy	182.0					
		Average	149.1					
	Γ	Maximum	292.0					
	ľ	Minimum	42.2					

Appendix E - 1-hour TSP Monitoring Results

Location AM5(A	A) - Po Leun	g Kuk Ngan Po Li	ng College
Date	Time	Weather	Particulate Concentration (µg/m3)
4-Mar-16	13:00	Sunny	42.9
4-Mar-16	14:00	Sunny	46.2
4-Mar-16	15:00	Sunny	44.0
10-Mar-16	9:00	Cloudy	43.3
10-Mar-16	10:00	Cloudy	46.7
10-Mar-16	11:00	Cloudy	47.8
16-Mar-16	9:00	Cloudy	288.7
16-Mar-16	10:00	Cloudy	290.5
16-Mar-16	11:00	Cloudy	288.2
22-Mar-16	13:00	Cloudy	209.4
22-Mar-16	14:00	Cloudy	204.0
22-Mar-16	15:00	Cloudy	208.9
24-Mar-16	9:00	Cloudy	126.4
24-Mar-16	10:00	Cloudy	126.9
24-Mar-16	11:00	Cloudy	126.8
30-Mar-16	8:00	Cloudy	193.4
30-Mar-16	9:00	Cloudy	195.9
30-Mar-16	10:00	Cloudy	193.3
		Average	151.3
		Maximum	290.5
		Minimum	42.9





APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix F - 24-hour TSP Monitoring Results

Location AM2 - Lee Kau Yan Memorial School

Start Date	Weather	Air	Atmospheric	Filter W	Filter Weight (g) F		Elaps	e Time	Sampling	Sampling Flow Rate (m3/min.)		Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m3/min)	(m3)	(µg/m3)
3-Mar-16	Cloudy	291.6	770.7	3.3638	3.5821	0.2183	16143.9	16167.9	24.0	1.21	1.21	1.21	1742.6	125.3
9-Mar-16	Sunny	294.2	763.9	3.3475	3.4308	0.0833	16167.9	16191.9	24.0	1.20	1.20	1.20	1728.4	48.2
15-Mar-16	Sunny	289.5	766.0	3.2909	3.4218	0.1309	16192.2	16216.2	24.0	1.21	1.21	1.21	1743.5	75.1
21-Mar-16	Rainy	288.7	765.6	3.2977	3.3628	0.0651	16216.2	16240.2	24.0	1.21	1.21	1.21	1745.5	37.3
23-Mar-16	Cloudy	289.7	769.8	3.3013	3.3626	0.0613	16240.2	16264.2	24.0	1.21	1.21	1.21	1746.9	35.1
29-Mar-16	Cloudy	290.5	769.1	3.3395	3.5517	0.2122	16264.2	16288.2	24.0	1.21	1.21	1.21	1744.0	121.7
													Min	35.1
													Max	125.3
													Average	73.8

Location AM3(A) - Holy Trinity Bradbury Centre

Start Date	Weather	Air	Atmospheric	Filter W	Filter Weight (g)		Elaps	e Time	Sampling	Sampling Flow Rate (m3/min.)		Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m3/min)	(m3)	(µg/m3)
3-Mar-16	Cloudy	291.4	769.9	3.3115	3.4637	0.1522	8750.7	8774.7	24.0	1.20	1.20	1.20	1724.6	88.3
9-Mar-16	Sunny	293.5	762.4	3.3306	3.3893	0.0587	8774.7	8798.7	24.0	1.19	1.19	1.19	1711.0	34.3
15-Mar-16	Sunny	289.7	766.4	3.3514	3.5084	0.1570	8798.7	8822.7	24.0	1.20	1.20	1.20	1725.6	91.0
21-Mar-16	Rainy	287.5	765.2	3.2819	3.3736	0.0917	8822.7	8846.7	24.0	1.20	1.20	1.20	1730.5	53.0
23-Mar-16	Cloudy	289.4	768.9	3.3362	3.3808	0.0446	8846.7	8870.7	24.0	1.20	1.20	1.20	1729.1	25.8
29-Mar-16	Cloudy	290.7	769.2	3.3252	3.5061	0.1809	8870.7	8894.7	24.0	1.20	1.20	1.20	1725.8	104.8
													Min	25.8
													Max	104.8

Average 66.2


Location AM4(A) - EMSD Workshops


Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	(m3/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m3/min)	(m3)	(µg/m3)
3-Mar-16	Cloudy	292.3	770.7	3.3416	3.5596	0.2180	5080.5	5104.5	24.0	1.20	1.20	1.20	1722.1	126.6
9-Mar-16	Sunny	293.9	762.7	3.3272	3.4635	0.1363	5104.5	5128.5	24.0	1.19	1.19	1.19	1708.7	79.8
15-Mar-16	Sunny	288.2	767.2	3.3471	3.5019	0.1548	0.0	24.0	24.0	1.20	1.20	1.20	1730.3	89.5
21-Mar-16	Rainy	288.1	766.5	3.3131	3.4382	0.1251	24.0	48.0	24.0	1.20	1.20	1.20	1729.8	72.3
23-Mar-16	Cloudy	289.5	769.6	3.3221	3.4111	0.0890	48.0	72.0	24.0	1.20	1.20	1.20	1729.2	51.5
29-Mar-16	Cloudy	290.4	769.3	3.3336	3.6137	0.2801	72.0	96.0	24.0	1.20	1.20	1.20	1726.2	162.3
													Min	51.5
													Max	162.3
													Average	97.0

Location AM5(A) - Po Leung Kuk Ngan Po Ling College

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	e (m3/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m3/min)	(m3)	(µg/m3)
3-Mar-16	Cloudy	291.9	770.3	3.3243	3.4118	0.0875	1322.8	1346.8	24.0	1.19	1.19	1.19	1719.0	50.9
9-Mar-16	Sunny	293.6	763.7	3.3135	3.3351	0.0216	1346.8	1370.8	24.0	1.19	1.19	1.19	1707.4	12.7
15-Mar-16	Sunny	288.5	767.8	3.3237	3.4116	0.0879	1370.8	1394.8	24.0	1.20	1.20	1.20	1725.8	50.9
21-Mar-16	Rainy	289.8	767.2	3.2734	3.3269	0.0535	1394.8	1418.8	24.0	1.20	1.20	1.20	1721.6	31.1
23-Mar-16	Cloudy	291.0	768.1	3.3099	3.3435	0.0336	1418.8	1442.8	24.0	1.19	1.19	1.19	1719.2	19.5
29-Mar-16	Cloudy	290.3	769.2	3.3059	3.4228	0.1169	1442.8	1466.8	24.0	1.20	1.20	1.20	1722.3	67.9
													Min	12.7
													Max	67.9

Average 38.8





APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION


Appendix G - Noise Monitoring Results


Location M6(A) - Oblate F	rimary Schoo	bl				
					Uni	t: dB (A) (30-min)	
Date	Time	Weather	Mea	sured Noise I	Level	Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}
3-Mar-16	11:12	Sunny	63.8	66.2	60.9		63.8 Measured \leq Baseline
9-Mar-16	10:30	Sunny	64.4	67.9	59.6	<u> </u>	54.8
18-Mar-16	9:30	Cloudy	61.6	63.3	59.6	63.9	61.6 Measured \leq Baseline
21-Mar-16	11:30	Cloudy	62.0	63.7	60.0		62.0 Measured ≦ Baseline

Location M7	CCC Kei To	o Secondary	School				
					Uni	t: dB (A) (30-min)	
Date	Time	Weather	Meas	sured Noise I	Level	Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}
3-Mar-16	10:26	Sunny	63.9	66.3	60.6		63.9 Measured \leq Baseline
9-Mar-16	11:15	Sunny	63.5	64.7	60.0	68.7	63.5 Measured \leq Baseline
18-Mar-16	10:10	Cloudy	65.5	68.3	61.1	00.7	65.5 Measured \leq Baseline
21-Mar-16	10:40	Cloudy	62.6	64.2	59.7		62.6 Measured \leq Baseline

Location M8 -	Po Leung I	Kuk Ngan Po	Ling College	9			
					Uni	t: dB (A) (30-min)	
Date	Time	Weather	Mea	sured Noise	Level	Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}
4-Mar-16	13:10	Sunny	61.9	64.6	57.3		61.9 Measured \leq Baseline
10-Mar-16	9:00	Rainy	67.0	68.8	64.3		65.4
16-Mar-16	9:10	Cloudy	67.9	68.1	61.6	61.9	66.6
24-Mar-16	9:00	Cloudy	67.2	69.3	63.5		65.7
30-Mar-16	8:05	Cloudy	64.1	66.0	61.4		60.1

						Unit: dB (A) (30-min)				
Date	Time	Weather	Meas	sured Noise	Level	Baseline Level	Construction Noise Leve			
		L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}				
1-Mar-16	9:45	Sunny	62.3	64.2	60.1		58.6			
7-Mar-16	16:30	Cloudy	61.2	62.9	59.0		55.3			
17-Mar-16	9:00	Cloudy	63.9	67.7	60.2	59.9	61.7			
23-Mar-16	16:00	Cloudy	62.5	64.1	60.1] [59.0			
29-Mar-16	11:30	Cloudy	60.3	61.8	57.9	1 [49.7			





APPENDIX H SUMMARY OF EXCEEDANCE

Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Appendix H – Summary of Exceedance

Exceedance Report for Contract No. KL/2012/03

- (A) Exceedance Report for Air Quality (NIL in the reporting month)
- (B) Exceedance Report for Construction Noise (NIL in the reporting month)
- (C) Exceedance Report for Landscape and Visual (NIL in the reporting month)

APPENDIX I SITE AUDIT SUMMARY

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	160316
Date	16 March 2016
Time	14:00 - 15:30

		Related
Ref. No.	Non-Compliance	Item No.
**	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
······	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 160311), all environmental deficiencies were observed rectified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	Kevin Lam	Kowin (16 March 2016
Checked by	Dr. Priscilla Choy	W.L.	16 March 2016

Weekly Site Inspection Record Summary Inspection Information

18 Y

Checklist Reference Number	160304	
Date	4 March 2016	
Time	10:00 - 11:30	

Ref. No.	Non-Compliance	Related Item No.
_	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	<u> </u>
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	,
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 160224), all environmental deficiencies were observed rectified/improved by the Contractor.	

	Name	Şignature	Date
Recorded by	Kevin Lam	Kevin	4 March 2016
Checked by	Dr. Priscilla Choy	NR	4 March 2016

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	160311	
Date	11 March 2016	
Time	10:00 - 11:30	

		Related
Ref. No.	Non-Compliance	Item No
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 160304), all environmental deficiencies were observed rectified/improved by the Contractor.	

•	Name	Signature	Date
Recorded by	Kevin Lam	Kevin	11 March 2016
Checked by	Dr. Priscilla Choy	Wik	11 March 2016
Checked by	DI. FIIscina Choy	N/	

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	160324
Date	24 March 2016
Time	10:00 - 11:30

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
160324-R01	Drip tray should be provided to oil containers near PS2.	E 8, 9
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous- audit section (Ref. No.: 160316), all environmental deficiencies were observed rectified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	Kevin Lam	Kewin	24 March 2016
Checked by	Dr. Priscilla Choy	NI	24 March 2016
·	-	1	

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	160316	
Date	16 March 2016	
Time	14:00 - 15:30	

÷

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	*
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
160316-001	• The drip tray of the generator at NPS was observed damaged. The Contractor was	E 8, 9
	reminded to repair the drip tray and clear the stand water in the drip tray.	
160316-002	• Chemical containers were observed without drip tray at NPS. The Contractor was reminded to remove the chemical containers or provide a drip tray properly.	E 8, 9
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
<u> </u>	H. Others	
	• Follow-up on previous audit section (Ref. No.: 160311), all environmental deficiencies were observed rectified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	Kevin Lam	Kevi	16 March 2016
Checked by	Dr. Priscilla Choy	WF	16 March 2016

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	160304	
Date	4 March 2016	
Time	10:00 - 11:30	

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
······································	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
160304-R01	Oil containers should be provided with drip trays near NPS.	E 8, 9
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	· · · · · · · · · · · · · · · · · · ·
	• Follow-up on previous audit section (Ref. No.: 160224), all environmental deficiencies	
	were observed rectified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	Kevin Lam	Kong	4 March 2016
Checked by	Dr. Priscilla Choy	NI	4 March 2016

Weekly Site Inspection Record Summary Inspection Information

.

.

Checklist Reference Number	160311
Date	11 March 2016
Time	10:00 - 11:30

		Related
Ref. No.	Non-Compliance	Item No
	None identified	-
D.C.N.		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
·	• No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 160304), all environmental deficiencies	
	were observed rectified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	Kevin Lam	Ani	11 March 2016
Checked by	Dr. Priscilla Choy	WE	11 March 2016

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	160324
Date	24 March 2016
Time	10:00 - 11:30

·	Related
	Item No.
None identified	-
	Related
	Item No.
No environmental deficiency was identified during site inspection.	
C. Air Quality	
No environmental deficiency was identified during site inspection.	
D. Noise	
No environmental deficiency was identified during site inspection.	
E. Waste / Chemical Management	
To provide a drip tray for chemical containers at NPS.	E 8, 9
Accumulated construction waste should be disposed properly at NPS.	E 4ii
F. Visual and Landscape	
No environmental deficiency was identified during site inspection.	
G. Permits /Licences	
No environmental deficiency was identified during site inspection.	
H. Others	
• Follow-up on previous audit section (Ref. No.: 160316), item 160316-O02 was	
	 No environmental deficiency was identified during site inspection. <i>D. Noise</i> No environmental deficiency was identified during site inspection. <i>E. Waste / Chemical Management</i> To provide a drip tray for chemical containers at NPS. Accumulated construction waste should be disposed properly at NPS. <i>F. Visual and Landscape</i> No environmental deficiency was identified during site inspection. <i>G. Permits /Licences</i> No environmental deficiency was identified during site inspection. <i>H. Others</i>

	Name	Signature	Date
Recorded by	Kevin Lam	Keni	24 March 2016
Checked by	Dr. Priscilla Choy	WI	24 March 2016

APPENDIX J EVENT ACTION PLANS

Event/Action Plan for Air Quality

EVENT	ACTION					
	ET	IEC	ER	CONTRACTOR		
Action Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Notify Contractor.	1. Rectify any unacceptable practice;		
exceeded by	causes of exceedance;	by ET;		2. Amend working methods if		
one sampling	2. Inform Contactor, IEC and ER;	2. Check Contractor's working		appropriate.		
	3. Repeat measurement to confirm finding.	method.				
Action Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Confirm receipt of notification	1. Discuss with ET and IEC on proper		
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	remedial actions;		
two or more	2. Inform Contractor, IEC and ER;	2. Check Contractor's working	2. Notify Contractor;	2. Submit proposals for remedial		
consecutive	3. Increase monitoring frequency to daily;	method;	3. In consolidation with the IEC,	actions to ER and IEC within three		
sampling	4. Discuss with IEC and Contractor on	3. Discuss with ET and Contractor on	agree with the Contractor on the	working days of notification;		
	remedial actions required;	possible remedial measures;	remedial measures to be	3. Implement the agreed proposals;		
	5. Assess the effectiveness of	4. Advise the ER on the effectiveness	implemented;	4. Amend proposal if appropriate.		
	Contractor's remedial actions;	of the proposed remedial measures.	4. Supervise implementation of			
	6. If exceedance continues, arrange		remedial measures;			
	meeting with IEC and ER;		5. Conduct meeting with ET and			
	7. If exceedance stops, cease additional		IEC if exceedance continues.			
	monitoring.					
Limit Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Confirm receipt of notification	1. Take immediate action to avoid		
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	further exceedance;		
one sampling	2. Inform Contractor, IEC, ER, and EPD;	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET and IEC on proper		
	3. Repeat measurement to confirm finding;	method;	3. In consolidation with the IEC,	remedial actions;		
	4. Assess effectiveness of	3. Discuss with ET and Contractor on	agree with the Contractor on the	3. Submit proposals for remedial		
	Contractor's remedial actions and keep	possible remedial measures;	remedial measures to be	actions to ER and IEC within three		

	EPD, IEC and ER informed of	4. Advise the ER on the	implemented;	working days of notification;
	the results.	effectiveness of the proposed	4. Supervise implementation of	4. Implement the agreed proposals.
		remedial measures.	remedial measures;	
			5. Conduct meeting with ET and	
			IEC if exceedance continues.	
Limit Level being	1. Notify IEC, ER, Contractor and	1. Check monitoring data submitted	1. Confirm receipt of notification	1. Take immediate action to avoid
exceeded by	EPD;	by ET;	of exceedance in writing;	further exceedance;
two or more	2. Repeat measurement to confirm	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET, ER and IEC on
consecutive	findings;	method;	3. In consolidation with the IEC,	proper remedial actions;
sampling	3. Carry out analysis of Contractor's	3. Discuss amongst ER, ET, and	agree with the Contractor on the	3. Submit proposals for remedial
	working procedures to identify source and	Contractor on the potential remedial	remedial measures to be	actions to IEC within three working
	investigate the causes of exceedance;	actions;	implemented;	days of notification;
	4. Increase monitoring frequency to	4. Review Contractor's remedial	4. Supervise implementation of	4. Implement the agreed proposals;
	daily;	actions whenever necessary to	remedial measures;	5. Submit further remedial actions if
	5. Arrange meeting with IEC, ER	assure their effectiveness and	5. If exceedance continues,	problem still not under control;
	and Contractor to discuss the	advise the ER accordingly.	consider stopping the Contractor	6. Stop the relevant portion of works
	remedial actions to be taken;		to continue working on that	as instructed by the ER until the
	6. Assess effectiveness of		portion of work which causes the	exceedance is abated.
	Contractor's remedial actions and		exceedance until the	
	keep EPD, IEC and ER informed		exceedance is abated.	
	of the results;			
	7. If exceedance stops, cease additional			
	monitoring.			

Event/Action Plan for Construction Noise

EVENT	ACTION						
	ET	IEC	ER	CONTRACTOR			
Action Level	1. Notify ER, IEC and Contractor;	1. Review the investigation	1. Confirm receipt of	1. Submit noise mitigation			
being	2. Carry out investigation;	results submitted by the ET;	notification of failure in	proposals to IEC and ER;			
exceeded	3. Report the results of investigation	2. Review the proposed remedial	writing;	2. Implement noise mitigation			
	to the IEC, ER and Contractor;	measures by the Contractor and	2. Notify Contractor;	proposals.			
	4. Discuss with the IEC and	advise the ER accordingly;	3. In consolidation with the	(The above actions should be			
	Contractor on remedial measures	3. Advise the ER on the	IEC, agree with the	taken within 2 working days after			
	required;	effectiveness of the proposed	Contractor on the remedial	the exceedance is identified)			
	5. Increase monitoring frequency to	remedial measures.	measures to be implemented;				
	check mitigation effectiveness.	(The above actions should be	4. Supervise the				
	(The above actions should be taken	taken within 2 working days after	implementation of remedial				
	within 2 working days after the	the exceedance is identified)	measures.				
	exceedance is identified)		(The above actions should be				
			taken within 2 working days				
			after the exceedance is				
			identified)				
Limit Level	1. Inform IEC, ER, Contractor and	1. Discuss amongst ER, ET, and	1. Confirm receipt of	1. Take immediate action to			
being	EPD;	Contractor on the potential	notification of failure in	avoid further exceedance;			
exceeded	2. Repeat measurements to confirm	remedial actions;	writing;	2. Submit proposals for remedial			
	findings;	2. Review Contractor's remedial	2. Notify Contractor;	actions to IEC and ER within 3			
	3. Increase monitoring frequency;	actions whenever necessary to	3. In consolidation with the	working days of notification;			
	4. Identify source and investigate the	assure their effectiveness and	IEC, agree with the	3. Implement the agreed			
	cause of exceedance;	advise the ER accordingly.	Contractor on the remedial	proposals;			

5. Carry out analysis of Contractor's	(The above actions should be	measures to be implemented;	4. Submit further proposal if
working procedures;	taken within 2 working days after	4. Supervise the	problem still not under control;
6. Discuss with the IEC, Contractor	the exceedance is identified)	implementation of remedial	5. Stop the relevant portion of
and ER on remedial measures		measures;	works as instructed by the ER
required;		5. If exceedance continues,	until the exceedance is abated.
7. Assess effectiveness of		consider stopping the	(The above actions should be
Contractor's remedial actions and		Contractor to continue	taken within 2 working days after
keep IEC, EPD and ER informed of		working on that portion of	the exceedance is identified)
the results;		work which causes the	
8. If exceedance stops, cease		exceedance until the	
additional monitoring.		exceedance is abated.	
(The above actions should be taken		(The above actions should be	
within 2 working days after the		taken within 2 working days	
exceedance is identified)		after the exceedance is	
 		identified)	

Event/Action Plan for Landscape and Visual

EVENT			ACTION	
ACTION LEVEL	ET	IEC	ER	CONTRACTOR
Design Check	1. Check final design conforms to the requirements of EP and prepare report.	 Check report. Recommend remedial design if necessary 	1. Undertake remedial design if necessary	
Non-conformity on one occasion	 Identify Source Inform IEC and ER Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed 	 Check report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures. Check implementation of remedial measures. 	 Notify Contractor Ensure remedial measures are properly implemented 	 Amend working methods Rectify damage and undertake any necessary replacement
Repeated Non-conformity	1. Identify Source Inform IEC and	1. Check monitoring report	 Notify Contractor Ensure remedial measures are properly 	 Amend working methods Rectify damage and

ER	2. Check Contractor's	implemented	undertake any necessary
2. Increase	working method		replacement
monitoring	3. Discuss with ET and		
frequency	Contractor on possible		
3. Discuss remedial	remedial measures		
actions with IEC,	4. Advise ER on		
ER and Contractor	effectiveness of		
4. Monitor remedial	proposed remedial		
actions until	measures		
rectification has	5. Supervise		
been completed	implementation of		
5. If non-conformity	remedial measures.		
stops, cease			
additional			
monitoring			

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

Appendix K - Summary of Implementation Schedule of Mitigation Measures for Construction Phase

Types of Impacts	Mitigation Measures	Status
	 8 times daily watering of the work site with active dust emitting activities. Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative dust impacts. Stockpiling site(s) should be lined with impermeable 	Λ
	 sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission. Misting for the dusty material should be carried out 	_
	 before being loaded into the vehicle. Any vehicle with an open load carrying area should have properly fitted side and tail boards. 	^
	 Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin. 	^
	 The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation. 	^
Construction Dust	 The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways insider the site. On- site unpaved roads should be compacted and kept free of lose materials. 	^
	 Vehicle washing facilities should be provided at every 	*
	 vehicle exit point. The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, 	^
	 bituminous materials or hardcores. Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet. 	^
	 Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides. 	^
	 Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites. 	^

	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump, Generator and Water Pump	^
Construction	 Good Site Practice: Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program. Mobile plant, if any, should be sited as far away from NSRs as possible. Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. Scheduling of Construction Works during School Examination Period (i) Provision of low noise surfacing in a section of Road L2; and 	^ N/A(1) ^ ^ ^ ^ N/A
Noise		
	(ii) Provision of structural fins	N/A
	 (i) Avoid the sensitive façade of class room facing Road L2 and L4; and 	N/A
	(ii) Provision of low noise surfacing in a section of Road L2 & L4	N/A
	 (i) Provision of low noise surfacing in a section of Road L4 before occupation of Site 111; and 	N/A
	(ii) Setback of building about 5m from site boundary.	N/A
	Setback of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2.	N/A
	 avoid any sensitive façades with openable window facing the existing Kowloon City Road network; and 	N/A
	 (ii) for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or do not provide the facades with openable window. 	N/A

	(i) avoid any consitive feeddae with energhle window	N T / 4
	 avoid any sensitive facades with openable window facing the existing To Kwa Wan Road or provision of 17.5m high noise tolerant building 	N/A
	fronting To Kwa Wan Road and restrict the height of the residential block(s) located at less than 55m away from To Kwa Wan Road to no more than	N/A
	 (i) 25m above ground. avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po Kong or other alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to minimise the potential traffic noise impacts from the slip road 	N/A
	All the ventilation fans installed in the below will be provided with silencers or acoustics treatment.	
	(i) SPS	N/A N/A
	(ii) ESS	N/A N/A
	(iii) Tunnel Ventilation Shaft (iv) EFTS depot	N/A
	Installation of retractable roof or other equivalent measures	N/A
Construction Water Quality	 The following mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including: Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply; Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty pumps; An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should be provided so that swift actions could be taken in case of malfunction of unmanned facilities. Land-based Construction Construction Runoff Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts 	N/A N/A N/A N/A
	 associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: use of sediment traps adequate maintenance of drainage systems to prevent flooding and overflow 	^

Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance. The boundaries of critical areas	^
of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	
Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	^
Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m ³ capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	۸
Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m ³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	٨
Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	^
Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.	۸
Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	٨

All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	*
Drainage	
It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea.	^
All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	^
All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ.	^
Sewage Effluent	
Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.	Λ
Stormwater Discharges	
Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes	N/A

 Debie and Litter	1
Debris and Litter	^
In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials. litter or wastes to marine waters does not occur	
Construction Works at or in Close Proximity of Storm Culvert or Seafront	
The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low.	Λ
The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm culvert / nullah.	٨
Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works.	۸
Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.	۸
Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.	^
Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.	۸
Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff.	۸
Construction effluent, site run-off and sewage should be properly collected and/or treated.	٨
Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props to prevent adverse impact on the storm water quality.	^
Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage of construction materials.	۸
Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea.	^
K 6	

Supervisory staff should be assigned to station on site to	٨
closely supervise and monitor the works	
Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation.	^
Good Site Practices It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during construction activities include:	
 Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site 	^
 Training of site personnel in proper waste management and chemical waste handling procedures 	^
 Provision of sufficient waste disposal points and regular collection for disposal 	٨
 Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers 	^
 A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites) 	^
Waste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:	
 Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals 	^
 Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal 	^
 Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force 	^
 Any unused chemicals or those with remaining functional capacity should be recycled 	٨
 Proper storage and site practices to minimise the potential for damage or contamination of construction materials 	^
K-7	

Cor	nstruction and Demolition Material	
inco	 gation measures and good site practices should be prporated into contract document to control potential ironmental impact from handling and transportation of D material. The mitigation measures include: Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for dispendent the transient. 	٨
	 site pending collection for disposal, the transient stockpiles should be located away from waterfront or storm drains as far as possible Open stockpiles of construction materials or 	
8	 construction wastes on-site should be covered with tarpaulin or similar fabric Skip hoist for material transport should be totally 	∧
	enclosed by impervious sheeting	^
	dusty materials from its body and wheels before leaving a construction site	
	 The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores The load of dusty materials carried by vehicle 	^
	leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle	^
	 All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet The height from which excavated materials are 	^
	dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading	^
faci con size Cor C& and in t Dis be imp Env Ind	en delivering inert C&D material to public fill reception dilities, the material should consist entirely of inert instruction waste and of size less than 250mm or other es as agreed with the Secretary of the Public Fill mmittee. In order to monitor the disposal of the surplus D material at the designed public fill reception facility to control fly tipping, a trip-ticket system as stipulated the ETWB TCW No. 31/2004 "Trip Ticket System for posal of Construction and Demolition Materials" should included as one of the contractual requirements and elemented by an Environmental Team undertaking the vironmental Monitoring and Audit work. An ependent Environmental Checker should be ponsible for auditing the results of the system.	A
Che	emical Waste	
solv acc Lab che disp acc	er use, chemical wastes (for example, cleaning fluids, vents, lubrication oil and fuel) should be handled cording to the Code of Practice on the Packaging, belling and Storage of Chemical Wastes. Spent emicals should be collected by a licensed collector for posal at the CWTF or other licensed facility, in cordance with the Waste Disposal (Chemical Waste) eneral) Regulation	^
	K-8	

	General Refuse	
	General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem	٨
	CM1 All existing trees should be carefully protected during construction.	^
Landscape and Visual	CM2 Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.	N/A
	CM3 Control of night-time lighting.	^
	CM4 Erection of decorative screen hoarding.	٨

Remarks:	Compliance of mitigation measure;
	X Non-compliance of mitigation measure;
	N/A Not Applicable at this stage;
	N/A(1) Not observed;
	• Non-compliance but rectified by the contractor;
	* Recommendation was made during site audit but improved/rectified by the contractor.

APPENDIX L SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

Reporting Month: March 2016

Log Ref.	Received Date	Details of Warning / Summons and Successful Prosecutions	Investigation/Mitigation Action	Status
N/A	N/A	N/A	N/A	N/A

Warnings / Summons and Successful Prosecutions received in the reporting month

Remarks: No warning/summon and prosecution were received in the reporting period.

Complaint Log

EPD Complaint Ref No.	Date of Complaint	Complaint Details	Investigation / Mitigation Action	Status
15-14258	10/6/2015	Complainant said dust emission from the construction work affecting him/her. The stockpiles was not covered properly such that dust emission was observed. Some muddy water was found in To Kwa Wan Typhoon Shelter.	Complaint cases referred to the Contractor. Investigation conducted by the Contract ET. The investigation results showed that no major construction activities were conducted at the time of complaint on the day - 10 th June 2015. Since no marine works or land-based construction activities near the To Kwa Wan Typhoon Shelter were conducted, muddy effluent discharged to the To Kwa Wan Typhoon Shelter is not anticipated. The regular impact air monitoring results in the first three weeks of June 2015 were in full compliance with the Action and Limit levels. No major environmental deficiencies were observed related to the air quality and water quality, and the deficiencies as mentioned in the complaint were not recorded during the site inspections.	Closed

APPENDIX M WASTE GENERATED QUANTITY

APPENDIX IV Monthly Summary Waste Flow Table

(PS Clause 1.86)

Name of Department: CEDD

Contract No. : KL/2012/03

Monthly Summary Waste Flow Table for March 2016 (year) (in tons)

	T . 1		Actual (Quantities of Ind	ert C&D Mater	ials Generated M	Aonthly	Actu	al Quantities o	of C&D Wastes	Generated Mo	nthly
Month	Total Disposal Loads	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse
	(No.s)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)
2013 (Oct - Dec) Sub-Total	108	463.69	0	0	0	0	0	0	0	0	0	463.69
2014 (Jan – Dec) Sub-Total	24	16925.7	0	0	16798.93	83.66	1804.27	0	0	0	0	43.11
Jan-15	3	38301.47	0	0	38291.91	0	2064	0	0	0	0	9.56
Feb-15	2	7.8	0	0	0	0	1776	0	0	0	0	7.8
Mar-15	7	21.46	0	0	0	0	2450	0	0	0	0	21.46
Apr-15	26	2041.48	0	0	0	2230.43	2610	0	0	0	0	10.46
May-15	7	647.2	0	0	0	640.58	1550	0	0	0	0	6.62
Jun-15	60	516.9	0	0	0	501.45	0	0	0	0	0	15.45
Jul-15	9	27.74	0	0	0	0	510	0	0	0	0	27.74
Aug-15	12	45.39	0	0	0	0	2410	0	0	0	0	45.39
Sep-15	51	398.77	0	0	0	359.78	1120	0	0	0	0	38.99
Oct-15	54	367.55	0	0	0	323.83	240	0	0	0	0	43.72
Nov-15	24	119.28	0	0	0	81.64	1920	0	0	0	0	37.64
Dec-15	29	39364.93	0	0	0	39319.5	3270	0	0	0	0	45.43
Jan-16	22	119.94	0	0	0	81.77	2930	0	0	0	0	38.15
Feb-16	13	63.37	0	0	0	38.04	1090	0	0	0	0	25.33
Mar-16	1664	28328.67	0	0	0	28298	0	0	0	0	0	30.67
Total	2115	127761.34	0	0	55090.84	71958.68	25744.27	0	0	0	0	911.21

APPENDIX N CONSTRUCTION PROGRAMME

Task Name	Duratio	on	Start	Finish		1		1		2014		1	1			1			1		1		I		2015		I	1								1			2016	1						1		
				-	Sep 18 25 1 8	Oct 15 22 29 6	Nov 13 20 27 3	v 10 17 24	Dec 1 8 15 22	Jan 29 <u>5</u> 12 1	Feb 9 26 2 9	Mar 16 23 2 9	Ar 16 23 30	pr 6 13 20	May 27 4 11 1	Jun 18 25 1	8 15 22 20	Jul 9 6 13 20	Aug 27 <u>3</u> 10 17	Sep 7 24 31 7 1	Oct 4 21 28 5 1	No 12 19 26 2	v E 9 16 23 30	Dec 0 7 14 21 28	Jan 3 4 11 18	Feb 25 1 8 1	Mar 15 22 1 8	Api 15 22 29 5	or 5 12 19 26	May 5 3 10 17 24	Jun 4 31 7 14 2	Jul 21 28 5 12 1	Aug 9 26 2 9	Sep 16 23 30 6	Oct 13 20 27 4	t N 11 18 25 1	lov 8 15 22 2	Dec 9 6 13 20	Jan 27 3 10 1	Feb	Mar 14 21 28 6	Apr 13 20 27 3	r N 10 17 24 1	Iav J 8 15 22 29	Jun 5 12 19 26	Jul 6 3 10 17 2	Aug 4 31 7 14 21	Sep 1 28 4 1
Commence KL/2012/03 construction			Thu 9/19/13	Fri 9/2/16																																									2			
Section 1: Works within Portion 1 and 3	1080) days	Thu 9/19/13	Fri 9/2/16	9/19																																											9/2
Site possession and preparation works	14	l days	Thu 9/19/13	Wed 10/2/13		/10	2																																									
Setting out site boundary and site clearance	30) days	Thu 10/3/13	Fri 11/1/13		10/3 🏧	11,	/1																																								
Initial joint survey	60) days	Sun 10/13/13	Wed 12/11/13		10/13			12/11																																							
Obtain underground utilities plans	60) days	Mon 9/30/13	Thu 11/28/13		9/30]	11/28																																							
Erect hoarding, chain link fence and vehicular g	ate 60) days	Sun 10/27/13	Wed 12/25/13			10/27			12/25																																						
Works for Road L6	1037	days	Fri 11/1/13	Fri 9/2/16			11/1																																									9/2
Submission / approval of construction materials, statements and temporary work design for box c) days	Tue 10/22/13	Tue 12/10/13		10	/22		12/10																																							
satisfies and compositing work design for conce																																																
Plant mobilization	7	days	Wed 12/11/13	Tue 12/17/13				12/	/11 📥 12/1	7																																						
Submission / approval of construction materials materials and method statements for stormdrain) days	Fri 11/1/13	Tue 12/10/13			11/1		12 / 10																																							
drain	and sewerage																																															
Install 2x750mm dia sewerage drain from FMH	10_345 to 60) days	Wed 12/11/13	Sat 2/8/14				12/	/11		-2/8	3																																				
FMH10_350 under box culvert B5																																																
Temporary works for box culverts B5	160) days	Wed 12/18/13	Mon 5/26/14					12/18							5/26																																
Excavation to the formation level for box culver	rts B5 160) days	Mon 1/20/14	Sat 6/28/14						1/20								6/28																														
Construct drainage box culverts B5 (total length	1: 231m) 250) days	Wed 2/26/14	Sun 11/2/14							2	/26										<mark>₩₩₩₽</mark> 1	1/2																									
Submission / approval of construction materials	and method 30) days	Sat 2/8/14	Sun 3/9/14							2/8	3,	/9																																			
statements for watermains																																																
Delivery of FWM and SWM pipes and fittings a	and valves 60) days	Mon 3/10/14	Thu 5/8/14								3/10			5/8																																	
Install 250mm, 300mm 450mm dia.FWM CHD	0-CHD394 and 300) days	Sat 6/14/14	Thu 4/9/15												6/14	1												D-4/9																			
200mm SWM CHC0-CHC394																																																
Pressure test, swabbing, sterilization and connec	ction 100) days	Tue 4/14/15	Wed 7/22/15																								4/14	.4				7/22															
Construct valve, air-valve and wash-out chambe	ers and fire 100) days	Thu 3/26/15	Fri 7/3/15																								/26				7/3																
hyrdants for watermain																																																
Install irrigation system	200) days	Mon 1/26/15	Thu 8/13/15																					1/26									8/13														
Install different dia. of stormwater drain, sewera	age drain and 300) days	Sat 6/14/14	Thu 4/9/15												6/14	1												D 4/9																			
manhole																																																
Liaison meeting with UU	60) days	Mon 1/27/14	Thu 3/27/14						1/27	7		3/27	7																																		
Installation of utility by the utility undertakers a	long proposed 300) days	Fri 3/28/14	Wed 1/21/15									3/28												,	1/21																						
footpath																																																
Construct u-channel and drainpit at footpath	150) days	Thu 1/22/15	Sat 6/20/15																					1/22							6/20																
Construct road gully and gully pipe	300) days	Fri 4/10/15	Wed 2/3/16																								4/10																				
Construct road kerb	250) days	Tue 7/14/15	Sat 3/19/16																												7/14										3/19						
Construct footpath, planting area and concrete r	un-in 200) days	Tue 10/6/15	Fri 4/22/16																															10/6							3/19 3/19	4/22					
Construct flexible carriageway	120) days	Tue 1/5/16	Tue 5/3/16																																			1/5					5/3				
Constrict stormwater drain and manhole at pede	strian street 100) days	Wed 3/12/14	Thu 6/19/14								3/12 🖾					6/19																															
Construct u-channel and drainpit at pedestrian st	treet 100) days	Sat 6/21/14	Sun 9/28/14												$ $ $ $ ϵ	6/21				9/28																											
Install irrigation system at pedestrian street) days	Thu 10/2/14	Fri 1/9/15																	10/2				1/9																							
Construct pedestrian street			Tue 1/13/15																						1/13							6/21																
Road marking			Thu 5/5/16																																								5/5	5/19				
Plants delivery for landscaping works			Tue 4/26/16																																									5/2				
Preparatory works for landscaping works	15	5 days	Sat 5/14/16	Sat 5/28/16																																								/14				
Hydroseeding				Thu 6/2/16																																								5/29 🍈				
Tree and shurb planting				Sat 7/2/16																																								6/3		7/2		
Terminal float				Fri 9/2/16																																									7/3			

KL/2012/03 Kai Tak Development -Stage 4 Infrastructure at Former North Apron Area

Kwan On Construction Co. Ltd.														Sta	Kai age 4 Infrastru	KL/2012 Tak Devel cture at For	lopment -	Apron Area																	Rev . 0 Page 1b
															Ν	laster Prog	gramme																		
ID Task Name	Duration	Start	Finish	Son	Oat	Nov	Daa	2014	Mor	Apr	Moy	Jun	Iul	Aug	lon Oo	. +	Nov	Daa	2015	Mor	Apr	Mov	un Iu		Son	Oot	Neu	20) <u>16</u>	Mor	Apr. M	au Iun	I.1	Aug	Son
1 Commence KL/2012/03 construction	1080 days	Thu 9/19/13	Fri 9/2/1	25 1 8 15 2	2 29 6 13 20 2	27 3 10 17 24	4 1 8 15 22 2	9 5 12 19 26 2	9 16 23 2 9	16 23 30 6 13	3 20 27 4 11	18 25 1 8 15 22	2 29 6 13 20 27	7 3 10 17 24 31		5 12 19 26	2 9 16 23	30 7 14 21 28	Jan FC 4 11 18 25 1	8 15 22 1 8 15	22 29 5 12 19	26 3 10 17 24 3	1 7 14 21 28	5 12 19 26 2	16 23 30 6 13	20 27 4 11 18	25 1 8 15 22 2	6 13 20 27 3	3 10 17 24 31 7 1	4 21 28 6 13 20 2	7 3 10 17 24 1	8 15 22 29 5	12 19 26 3 10 17	24 31 7 14	21 28 4 11
2 Section 1: Works within Portion 1 and 3.	1080 days	Thu 9/19/13	Fri 9/2/1	.6 9/19																															9/2
3 Construction of Sewerage Pumping Station PS2.	1080 days	Thu 9/19/13	Fri 9/2/1	9/19																															9/2
4 Site possession and preparation works	14 days	Thu 9/19/13	Wed 10/2/1																																
5 Site clearance and setting out pumping station	14 days	Thu 10/3/13	Wed 10/16/1	13 10	0/3 10/16	6																													
6 Initial survey	20 days	Wed 10/16/13	Mon 11/4/1	3	10/16	11/4																													
7 Submission of baseline monitoring for EPD approval	30 days	Thu 10/10/13	Fri 11/8/1	.3	10/10	11/8																													
8 Approval of baseline monitoring by EPD	30 days	Sat 11/9/13	Sun 12/8/1	3		11/9	12/8																												
9 Submission / approval of method statements and temporary	40 days	Fri 10/18/13	Tue 11/26/1	3	10/18		11/26																												
works design																																			
10 Mobilization of plant and delivery of materials	10 days	Wed 11/27/13	Fri 12/6/1	.3		11/27	12/6																												
11 Construct sheet piling system	50 days	Mon 12/9/13	Mon 1/27/1	4			12/9	1/27																											
12 Install waling and strut, excavation to the formation level	130 days	Tue 1/28/14	Fri 6/6/1	4				1/28				6/6																							
13 Construct the base slab	50 days	Sat 6/7/14	Sat 7/26/1	4								6/7	7	7/26																					
14 Construct the basement	110 days	Sun 7/27/14	Thu 11/13/1	4									7/27				11/13																		
15 Install cast-in pipe for intake pipe	20 days	Sat 8/30/14	Thu 9/18/1	4										8/30 🖾	9/18																				
16 Install cast-in pipe for overflow pipe and rising main	20 days	Wed 10/1/14	Mon 10/20/1	4											10/1	10/20	0																		
17 Remove sheet piling and backfilling works	40 days	Fri 11/14/14	Tue 12/23/1	4												1	1/14	/12/	23																
18 Construct upper part wall and column up to beam level	110 days	Wed 12/24/14	Sun 4/12/1	5														12/24			4/12														
19 Construct the beam and roof	120 days	Mon 4/13/15	Mon 8/10/1	5																	4/13				8/10										
20 Construct green roof system	180 days	Wed 10/7/15	Sun 4/3/1	6																						10/7					4/3				
21 Architectural finishes and erect cladding	200 days	Tue 8/11/15	Fri 2/26/1	6																				8/11											
22 Erect handrailing, louvre, door, roller shutter etc.		Tue 8/11/15		6																				8/11						2/26					
23 Install rising main CHA0-CHA100		Tue 8/11/15																						8/11						2/26					
24 Construct intake and overflow pipes		Tue 8/11/15																						8/11											
25 Construct sewerage, drainage drain and manholes		Sun 11/23/14															11/23 📖						6/10												
26 Construct u-channel with cover		Mon 3/16/15																		3/16 📟						10/1									
27 Construct access road inside PS		Sat 2/27/16																												2/27		5/ 31			
28 Erect fence wall, mini bollard light, vehicular and man access			Mon 11/2/1																			6/6					11/2					1010			
2.5 Lever route wan, min conard ngin, venetiai and man access	150 days	54 0/0/15	111011 1 11 2/ 1																								11/2								
20 Dionto delivorre for lon decenia e mede	00	Wed 0/17/16	TL 0/17/1	6																															
29 Plants delivery for landscaping works		Wed 2/17/16																											2/17	3/17					
30 Hydroseeding		Wed 6/1/16																														6/1 6/2			
31 Tree and shurb planting	30 days																															6/3			
32 Terminal float		Sun 7/3/16																															7/3		9/2
33 Submission / approval of E&M services materials and delivery (Detailed programme will be submitted separately)	650 days	Fri 11/15/13	Wed 8/26/1	.5		11/15																			8/26										
34 E&M building service installation. (Detailed programme will be	e 250 davs	Thu 8/27/15	Mon 5/2/1	6																					8/27							\$/2			
34 E&M building service installation. (Detailed programme will be submitted separately)	200 44/5	110 0121110																																	

														Stage 4 Ir	nfrastructure	Development - at Former Nor	th Apron Area	a																		Page 1c
ID Task Name	Duration	Start	Finish	0		_	2014			l	1_		I .		Master	r Programme		2015					T	T 1		6		N	2016					1		
1 Commence KL/2012/03 construction	1080 days 7	Thu 0/10/12	18 25 1	Sep Oct 1 8 15 22 29 6	5 13 20 27 3 10	Dec 0 17 24 1 8 1	Jan 5 22 29 5 12 19	Feb I 26 2 9 16 23	Mar Apr 2 9 16 23 30 6	May 13 20 27 4 11	Jun 18 25 1 8	Jul 15 22 29 6 13	Aug 3 20 27 3 10	Sep 0 17 24 31 7	Oct 14 21 28 5	Nov 12 19 26 2 9	Dec 16 23 30 7 1	Jan 4 21 28 4 11	Feb 18 25 1 8 1	Mar 5 22 1 8 15 2	Apr M 2 29 5 12 19 26 3	av	Jun 1 7 14 21 28	Jul 8 5 12 19 2	Aug 5 2 9 16 2	Sep 3 30 6 13 20	Oct 27 4 11 18 25	Nov D 1 8 15 22 29	ec Jan 6 13 20 27 3 1	Feb 0 17 24 31 7 1	Mar 4 21 28 6 13 20	Apr 27 3 10 17 24	May J 1 8 15 22 29	in Jul 5 12 19 26 3	Aug 10 17 24 31 7	Ser 14 21 28 4
1 Commence KL/2012/03 construction 2 Section 1: Works within Portion 1 and 3		Thu 9/19/13 Thu 9/19/13	Fri 9/2/16 Fri 9/2/16	9/19																																,
	1000 uays	- IIII III	111 7/2/10	7112																																9/
3 Site possession and preparation works	14 days	Thu 9/19/13	Wed 10/2/13	9/19)/2																															
4 Setting out site boundary and site clearance	30 days	Thu 10/3/13	Fri 11/1/13	10/3 🏧	11/1																															
5 Initial joint survey	60 days	Fri 11/1/13	Mon 12/30/13		11/1		12/30																													
6 Obtain underground utilities plans	60 days			9/19		11/17																														
7 Erect hoarding, chain link fence and vehicular gate	60 days		Fri 1/3/14		11/5		1/3																													
8 Works for Northbound of Road D2.	1054 days Tu	ue 10/15/13	Fri 9/2/16	10/15	5																															9
9 Submission of baseline monitoring for EPD approval	30 days N	/Ion 10/7/13	Tue 11/5/13	10/7 🖾	11/:	/5																														
10 Approval of baseline monitoring by EPD	30 days W		Thu 12/5/13		11/6																															
Submission / approval of condition survey and TDMP for wor	t 120 days Ti	ue 10/15/13	Tue 2/11/14	10/1:	5			2/11																												
within existing Kai Tak Tunnel																																				
12 Submission / approval of construction materials and method statements for rising mains	40 days Su	un 10/13/13	Thu 11/21/13	10/13		 11 <i>1</i> 21																														
13 Delivery of materials for rising mains			Mon 1/20/14			22		1/20																												
14 Install 2x500mm dia. HDPE rising main CHA100-CHA441	300 days	Sun 1/5/14	Fri 10/31/14				1/5									10/31																				
15 Construct 750mm dia concrete nines OUA716 OUA745	100 down	Set 11/1/14	Sun 2/0/15													11/1																				
15 Construct 750mm dia. concrete pipes CHA716-CHA745 and 450mm dia. concrete pipes	100 days	Sat 11/1/14	Sun 2/8/15													11/1			2/8																	
16 Construct sewerage manhole, discharge chamber, wash-out	300 days Th	hu 10/30/14	Tue 8/25/15													10/30										8/25										
chamber, air-valve chamber for rising main	500 days 11	10120114																								ψ12 .3										
17 Submission / approval of construction materials and method	30 days 5	Sun 11/3/13	Mon 12/2/13		11/3	12/2																														
statements for watermains																																				
18 Delivery of materials for watermains	60 days	Tue 12/3/13	Fri 1/31/14			12/3		1/31																												
19 Install 400mm, 450 & 600 dia. FWM CHC250-CHC921 and 450mm dia. SWM CHB250-CHB920	370 days	Tue 2/4/14	Sun 2/8/15					2/4											-2/8																	
20 Pressure test, swabbing, sterilization and connection	100 days		Fri 5/22/15																2/12 📼																	
21 Construct valve, fire hydrant, air-valve and wash-out chambers for watermain	150 days Wo	ed 11/19/14	Fri 4/17/15													11/19					4/17															
22 Install imigation system	150 1 7	Sot 10/00/14	Mon 5/19/15																																	
 Install irrigation system Submission / approval of construction materials and delivery of 	150 days S 60 days W				11/6		1//										12/20					5/18														
materials and method statements for stormdrain and sewerage drain																																				
24 Install different dia. of stormwater drain and construct manhole	400 days	Sun 1/5/14	Sun 2/8/15				1/5												2/8																	
25 Install different dia. of sewerage drain and construct manhole	400 days	Sun 1/5/14	Sun 2/8/15				1/5																													
26 Reconstruct existing box culvert for addition of DWFI	120 days M																		.126			5/2	25													
27 Liaison meeting with UU 28 Installation of utility by the utility undertakers along proposed			Sun 1/5/14 Wed 12/31/14		11/7		1/5											10/21																		
28 Installation of utility by the utility undertakers along proposed footpath	500 days	1/10/14	ww.u. 12/31/14				1/0											12/31																		
29 Construct drainpit and u-channel	200 days	Thu 1/1/15	Sun 7/19/15															1/1						7/10												
30 Install traffic signal at the Junction of Road D2/ Slip Road of	100 days																			3/14			-6/21													
KCR																																				
31 Install traffic signal at the Junction of Road D2/ Road D3	100 days	Sun 3/15/15	Mon 6/22/15																	3/15			6/2:	2												
32 Install traffic signal at the Junction of Road D2/ Eastern Access Road	100 days	Fri 3/13/15	Sat 6/20/15																	3/13			6/20													
33 Install traffic signal at the Junction of Road D2/ Western Access Road	100 days	Sat 3/14/15	Sun 6/21/15																	3/14			6/21													
34 Construct road gully and gully pipe	300 days																		2/14 🕮					/9					12/10							
35 Construct road kerb36 Construct footpath, planting area and concrete run-in	200 days 200 days																						7.								₽-2/18					
30 Construct rootpath, planting area and concrete run-in 37 Construct central divider			Thu 3/24/16																							9/7						3/24				
38 Construct flexible carriageway	200 days W																										10/9						23			
39 Road marking	20 days S	Sun 4/24/16	Fri 5/13/16																														5/1 3			
40 Plants delivery for landscaping works	30 days	Thu 4/14/16	Fri 5/13/16																													4/14				
41 Preparatory works for landscaping works			Fri 5/27/16																														5/14			
42 Hydroseeding			Thu 6/2/16																														5/28 📥			
43 Tree and shurb planting		Fri 6/3/16	Sat 7/2/16																														6/3 🕻		2	
44 Terminal float	62 days	Sun 7/3/16	Fri 9/2/16																															7/3		ġ

Commencement Date: 19 September 2013 Completion Date: 2 September 2016

KL/2012/03 Kai Tak Development -Stage 4 Infrastructure at Former North Apron Area

D Task Name	Duration	Stort	Finich				I.	2014								Master Progra	er North Apr		2015												6							
	Duration	Start	Finish	Sep 0 25 1 8 15 22 29	Oct 1 9 6 13 20 27	Nov 3 10 17 24	Dec	2014 Jan 5 12 19 26	Feb N 2 9 16 23 2	Iar Apr 2 9 16 23 30 6	r May 6 13 20 27 4	y Ju 11 18 25 1	n Jul 8 15 22 29 6 13	Aug 20 27 3 10 17 2	Sep 4 31 7 14 21	Oct 28 5 12 19 20	Nov 6 2 9 16 23	Dec 3 30 7 14 21 2	2015 Jan 8 4 11 18 25	Feb Ma 1 8 15 22 1	ar 8 15 22 2	Apr N 29 5 12 19 26 1	May 3 10 17 24 3	Jun 31 7 14 21 2	Jul 28 5 12 19 2	Aug Se 6 2 9 16 23 30	ep C 6 13 20 27	Nov 4 11 18 25 1 8	Dec 8 15 22 29 6	201 Jan 13 20 27 3	b Feb 10 17 24 31 7	Mar 14 21 28 6	Apr 13 20 27 3 10	Mav 17 24 1 8	Jun 5 22 29 5 12	Jul 19 26 3 10 17	Aug 7 24 31 7 14	Se 21 28
Commence KL/2012/03 construction Section 1: Works within Portion 1 and 3.	1445 days 1080 days		Sat 9/2/17 Fri 9/2/16	9/19																																		
Widening of Existing Footpaths at Sung Wong Toi Road and. To Kwa Wan Road	1080 days	Thu 9/19/13	Fri 9/2/16	9/19																																		
A Site possession and preparation works 5 Setting out site boundary and site clearance 6 Initial joint survey	30 days	Thu 9/19/13 Thu 10/10/13 Tue 11/12/13	Wed 10/9/13 Fri 11/8/13 Fri 12/6/13	9/19 4 10 /1	10	11/8 /12	12/6																															
7 Obtain underground utilities plans 8 Erect hoarding, chain link fence and vehicular gate 9 Apply XP for roadworks		Thu 9/19/13 Thu 12/5/13	Sun 11/17/13 Sun 2/2/14 Tue 4/29/14	9/19		11/17	7		2/2		<u>4/29</u>																											
10 Approval of TTA drawings 11 Liaison meeting with UU 12 Installation of utility by the utility undertakers along proposed	90 days 60 days	Mon 11/18/13 Sat 11/9/13 Wed 1/8/14	Sat 2/15/14 Tue 1/7/14		11/	11/18	1/1	1/7 8	2/15									12/13																				
footpath, XP to be applied by UU 3 Submission / approval of construction materials and method statements for watermains	30 days	Wed 1/29/14	Thu 2/27/14					1/29 🖾	2	127																												
14 Delivery of materials for watermains 15 Install 300mm dia. fresh water main CHA0-CHA283 16 Install 300mm dia. fresh water main CHB0-CHB555		Fri 2/28/14 Wed 4/30/14 Tue 5/20/14	Sat 11/15/14						2/28		4/30 4 /28	/20						12/5																				
17 Install 450mm dia. salt water main CHA0-CHA555 18 Install 800mm dia. salt water main CHD0-CHD52 19 Pressure test, swabbing, sterilization and connection	200 days 100 days	Sun 6/15/14 Sun 7/13/14 Wed 11/12/14	Wed 1/28/15 Thu 2/19/15									6/	7/13				11/12			2/19																		
20 Construct valve, fire hydrant, air-valve and wash-out chambers for watermain 21 21 Install irrigation system 21		Fri 10/10/14 Fri 11/14/14													1						3/13 3/13 3/13 3/13 3/13 3/13 3/13 3/13																	
22 Construct u-channel, drainpit and stormwater drain 23 Construct road gully and gully pipe 24 Application and install traffic signal at the Junction of Sung Wong Toi Road / To Kwa Wan Road	250 days	Fri 10/24/14 Sun 12/14/14 Sat 4/4/15	Thu 8/20/15													10/24 🖾		12/14								8/20	/31											
5 Application and install traffic signal at the Junction along Sung Wong Toi Road	150 days	Sun 4/5/15	Tue 9/1/15																		4/5	5					/1											
26 Construct road kerb and new footpath 27 Construct carriageway at the existing footpath 28 Erect traffic sign		Thu 4/2/15 Wed 7/1/15 Sun 1/17/16																			4/2								11/27		17		 3/26	4/25				
29 Re-surface existing carriageway 30 Road marking 31 Plants delivery for landscaping works	10 days	Wed 5/4/16	Wed 5/25/16 Fri 5/13/16 Tue 5/24/16																														3/27	5/4	5/13 5/24			
2 Preparatory works for landscaping works 3 Hydroseeding 4 Tree and shurb planting	4 days	Thu 5/26/16 Thu 6/9/16 Mon 6/13/16																																5	/26	/12		
5 Terminal float 6 6 7 Construction of Box Culverts B6	978 days	Sun 7/3/16 Mon 9/30/13	Fri 9/2/16 Fri 6/3/16	9/30 -																															6/3	7/3		
8 Site possession and preparation works 9 Submission / approval of construction materials and method statements for box culverts B6	60 days	Tue 10/15/13	Mon 10/14/13 Fri 12/13/13		10/14 10/15		12/13																															
Plant mobilization I Construct temporary works and excavation to the formation level for box culverts B6	500 days		Mon 5/11/15				12/14 1 2/28	2227															 -5/11															
2 Construct drainage box culverts B6 3 Precast box culvert preparation works 4 Modification of seawall	100 days 100 days	Wed 6/4/14 Tue 6/16/15 Sat 10/17/15	Wed 9/23/15 Sun 1/24/16									6/4												6716			9/23	0/17			1/24							
5 Soil backfilling works 6 Terminal float 7	62 days	Mon 1/25/16 Sun 7/3/16	Sat 7/2/16 Fri 9/2/16																												1/25					7/3		
Demolition of Kowloon East DWFI pumping station Submission / approval of method statements	60 days	Tue 12/22/15	Sun 6/26/16 Fri 2/19/16																										12	/22		2/28				6/26		
0 Demolish Kowloon East DWFI pumping station (To be carried out after completion of NPS) 1 1			Sun 6/26/16																													2/28				6/26		
52 Section 1A 53 Establishment works for Section 1	1445 days 1445 days	Thu 9/19/13 Thu 9/19/13	Sat 9/2/17 Sat 9/2/17	9/19																																		

Commencement Date: 19 September 2013 Completion Date: 2 September 2016

KL/2012/03	
Kai Tak Development -	
Stage 4 Infrastructure at Former North Apron Area	

										I								Master Prog	armer North Ap gramme																						
ID Task N		Duration	Start	Finish	Jul Aus 23 30 7 14 21 28 4	1g Sep 4 11 18 25 1	Oct 8 15 22 29 6	Nov	Dec 10 17 24 1)14 m 5 12 19 26	Feb	Mar 2 9 16 23 2	Apr 0 6 13 20 27	May 4 11 18 25	Jun 1 8 15 22	Jul 29 6 13 20	Aug 27 3 10 17 2.	Sep 4 31 7 14 21 0	Oct 28 5 12 19 26	Nov 2 9 16 23	Dec 30 7 14 21 2	2015 Jan 28 4 11 18 24	Feb 5 1 8 15 22	Mar 1 8 15 22	Apr 29 5 12 19	May 26 3 10 17	Jun 24 31 7 14 21	Jul 1 28 5 12 10	Aug 26 2 9 16 22	Sep 3 30 6 13 20	Oct	Nov 8 25 1 8 15	Dec 5 22 29 6 1	2016 Jan 3 20 27 3 10	Feb	Mar	Apr 13 20 27 3 1	Mav	Jun 8 15 22 29 5 12 1	Jul 26 3 10 17
	tion 2: Works within Portion 1 and 4		Thu 9/19/13	Fri 5/5/17			-				1/20						2					, 117 (21 (2	, <u>11</u> 10 /2.																		
∠ Se	tion 2: Works within Portion 1 and 4.	900 days	Thu 9/19/13	Thu 5/5/16		9/2	19																																5		
3 Se	ing out site boundary	30 days	Thu 9/19/13	Fri 10/18/13		9/	/19 📖	10/18																																	
	ain underground utilities plans		Thu 9/19/13			9/	/19	10/18																																	
	al survey		Sat 10/19/13 Mon 11/18/13	Sun 11/17/13 Sun 12/1/13			10,			/1																															
	ct hoarding, chain link fence and vehicular gate		Mon 12/2/13					11/	12/2		2/31																														
8 In :	allation of rising main along To Kwa Wan Road	899 days	Thu 9/19/13	Sat 3/5/16		9/1	19 •																														3/5	5			
	plication of XP and TTA for approval mission / approval of method statement, temporary works		Sat 10/19/13 Sat 12/28/13	Wed 4/16/14 Sun 4/6/14			10	19 🧰		12/28				4/16																											
	ign and delivery of materials to site	100 44.90																																							
11 Ins	pection pits for determining the alignment of rising mains	60 days	Thu 4/17/14	Sun 6/15/14										4/17		6/15																									
	ow for utilities diversion works by the UU astruct jacking pits at different locations (Locations will be		Mon 6/16/14 Sun 6/29/14													6/16		8/14									4/24														
su	ject to TMLG requirements. Detailed programme will be mitted after approval of TTA)	200 aujo	5 dil 6/25/11	111 112 1110												0/2/											7127														
(A	all 2x630mm HDPE rising main CHB0-CHB1050 ignment will be subject to TMLG requirements. Detailed	500 days	Mon 9/1/14	Wed 1/13/16														 9 /1																		1/13					
pr	gramme will be submitted after approval of TTA)																																								
	nstruct sewerage manhole, discharge chamber, wash-out	300 days	Mon 5/11/15	Sat 3/5/16																							5/1										3/5	5			
	mber, air-valve chamber for rising main																																								
16 Te	minal float	61 days	Sun 3/6/16	Thu 5/5/16																																	3/6 🖛		→	5/5	
17 18 C a	istruction of Road L19	899 days	Thu 9/19/13	Sat 3/5/16		9/	/19																														3/5	5			
19 Ap	plication of XP and TTA for approval	210 days	Thu 9/19/13	Wed 4/16/14		9/	/19							4/16																											
	mission / approval of construction materials and method ements for rising mains	30 days	Wed 10/16/13	Thu 11/14/13			10/1	5	▶ 11/14																																
21 D4	ivery of materials for rising mains	60 dave	Fri 11/15/13	Mon 1/13/14				11/1			<u> </u>																														
	all 2x630mm HDPE rising main CHB1089-CHB1159			Wed 7/2/14							1/13						₽7/2																								
23 In:	all 2x750mm dia. concrete pipes CHB1159-CHB1300	170 days	Tue 1/14/14	Wed 7/2/14							14						<mark>⊪</mark> 7/2																								
2.4 In	all 600mm and 750 dia. stormwater drain	200 dave	Thu 7/3/14	Sun 1/18/15												מוד							1/18	8																	
	all 300mm dia. sewerage drain			Sun 1/18/15												7/3							1/18	3																	
	all 200mm dia. fresh water main CHE0-CHE402			Sun 1/18/15												7/3							-1/18	8																	
	all NS125 & NS63 salt water main CHE0-CHE100			Sun 1/18/15												7/3							1/18																		
	ssure test, swabbing, sterilization and connection			Tue 6/16/15 Tue 5/26/15																		12/18		3	3/9			≥ 5/26	.6												
	mber, air-valve chamber for rising main																																								
	all 2x630mm HDPE rising main CHB1050-CHB1089 by chless method	200 days	Thu 4/17/14	Sun 11/2/14										4/17							11/2																				
		170 -	X A A A B B B B B B B B B B	NY 1 / 14 / 1																	.																				
	all 2x750mm and 2x900mm dia. concrete pipes B1300-CHB1398	150 days	Mon 11/3/14	Wed 4/1/15																11/3						4/1															
32 Li	ison meeting with UU	30 days	Sat 12/7/13	Sun 1/5/14					12/7 §		1/5																														
	allation of utility by the utility undertakers along proposed tpath	200 days	Mon 1/6/14	Thu 7/24/14						1/6								7/24																							
		160 1	En: 7175114	Wed 10/21/14																																					
	ities diversion works by the UU astruct road gully and gully pipe			Wed 12/31/14 Tue 9/8/15													7/25						S <mark>−12/31</mark>		4/2						9/8										
	istruct road kerb		Wed 6/10/15																									6/10			9 /	17									
	nstruct footpath, planting area and concrete run-in			Fri 12/11/15																															2/11						
	nstruct central refuge		Tue 7/28/15 Thu 11/5/15	Wed 11/4/15 Tue 2/2/16																									7/28				11/4			2/2					
	id marking			Wed 2/10/16																																2/1 2/2	/10				
41 Re	ocate existing directional sign	100 days	Thu 10/29/15	Fri 2/5/16																												10/2	29			2/5					
	nts delivery for landscaping works		Mon 1/4/16 Wed 2/3/16	Tue 2/2/16 Tue 2/16/16																															1/4	-2/2					
	paratory works for landscaping works droseeding			Tue 2/16/16 Thu 2/18/16																																2/3 11111 2/17	2/16 2/18				
	e and shurb planting		Fri 2/19/16																																		3/5	\$			
46 Te	minal float	61 days	Sun 3/6/16	Thu 5/5/16																																	3/6			5/5	
47	tion 2A	1325 dave	Thu 9/19/13	Fri 5/5/17			0																																		
	ablishment works for Section 2		Thu 9/19/13 Thu 9/19/13			9/1	/19																																		


Critical tasks Working days

Commencement Date: 19 September 2013 Completion Date: 5 May 2016

KL/2012/03 Kai Tak Development -Stage 4 Infrastructure at Former North Apron Area

ID	Task Name	Duration	Start	Finish												,			2014	1				
					16 23	Jul 30 7 14	A	ug 4 11	18 25	Sep 1 8	15 22 2	Oct 29 6	13 20 2	Nov	0 17	D 24 1	ec 8 1	15 22	Jan 29 5	12 10	F	<u>eb</u>	16 2	3
1	Commence KL/2012/03 construction	960 days	Thu 9/19/13	Thu 5/5/16	10 25	50 7 11	21 20	<u>, 111</u>	10 25	1 0	V	57 0	15 20 2		<u> </u>			.5 22		12 17			10 2	Ť
2	Section 2: Works within Portion 1 and 4	960 days	Thu 9/19/13	Thu 5/5/16						9/19	•													
3	Setting out site boundary	30 days	Thu 9/19/13	Fri 10/18/13						9/19			<mark>≫</mark> 10/1	3										
4	Obtain underground utilities plans	30 days	Thu 9/19/13	Fri 10/18/13						9/19			<u></u> 10/1	8										
5	Site clearance	30 days	Sat 10/19/13	Sun 11/17/13								10/1	9		/11	/17								
6	Initial survey	14 days	Mon 11/18/13	Sun 12/1/13										11/1	3	ר	12/1							
7	Erect hoarding, chain link fence and vehicular gate	60 days	Mon 12/2/13	Thu 1/30/14											12/	/2					1	/30		
8	Construction of sewrage pumping station NPS	960 days	Thu 9/19/13	Thu 5/5/16						9/19	•													
9	Site Possession	180 days	Thu 9/19/13	Mon 3/17/14						9/19														ц
10	Submission / approval of method statements and temporary work design	165 days	Thu 9/19/13	Sun 3/2/14						9/19														
11	Demolition work of ex-EMSD Sung Wong Toi vehicle repair and maintenance workshop by others	60 days	Tue 3/18/14	Fri 5/16/14																				
12	Mobilization	10 days	Sun 5/4/14	Tue 5/13/14																				
13	Construct sheet piling system	50 days	Sat 5/17/14	Sat 7/5/14																				
14	Install waling and strut, excavation to the formation level	120 days	Sun 7/6/14	Sun 11/2/14																				
15	Construct the base slab	40 days	Mon 11/3/14	Fri 12/12/14																				
16	Construct the basement	100 days	Sat 12/13/14	Sun 3/22/15																				
17	Install cast-in pipe for intake pipe	20 days	Tue 1/20/15	Sun 2/8/15																				
18	Install cast-in pipe for overflow pipe and rising main	20 days	Tue 2/24/15	Sun 3/15/15																				
19	Remove sheet piling and backfilling works	30 days	Mon 3/23/15	Tue 4/21/15																				
20	Construct upper part wall and column up to roof level	70 days	Wed 4/22/15	Tue 6/30/15																				
21	Construct the beam and roof	80 days	Wed 7/1/15	Fri 9/18/15																				
22	Establishment of green roof system	100 days	Fri 12/4/15	Sat 3/12/16																				
23	Architectural finishes and erect granite tile	130 days	Sat 9/19/15	Tue 1/26/16																				
24	Erect handrailing, louvre, door, roller shutter etc.	130 days	Sat 9/19/15	Tue 1/26/16																				
25	Install rising main	60 days	Sat 9/19/15	Tue 11/17/15																				
26	Construct inlet and overflow pipes	60 days	Sat 7/11/15	Tue 9/8/15																				
27	Construct sewerage, drainage drain and manhole	70 days	Wed 11/18/15	Tue 1/26/16																				
28	Construct assess road	30 days	Thu 1/28/16	Fri 2/26/16																				
29	Construct u-channel with cover	60 days	Fri 7/3/15	Mon 8/31/15																				
30	Erect fence wall, vehicular and man access and mini bollard light	100 days	Fri 9/18/15	Sat 12/26/15																				
31	Plants delivery for landscaping works	30 days	Wed 1/20/16	Thu 2/18/16																				
32	Preparatory works for landscaping works	7 days	Sat 2/27/16	Fri 3/4/16																				
33	Hydroseeding	1 day	Sat 3/5/16	Sat 3/5/16																				
34	Tree and shurb planting	20 days	Sun 3/6/16	Fri 3/25/16																				
35	Terminal float	41 days	Sat 3/26/16	Thu 5/5/16																				
36	Submission / approval of E&M services materials and delivery (Detailed programme will be submitted separately)	570 days	Sat 3/1/14	Mon 9/21/15																			3/1	
37	E&M building service installation. (Details programme will be submitted separately)	180 days	Tue 9/22/15	Sat 3/19/16																				






ug Sep Oct Nov Dec Jan Feb Mar Apr Mav 9 16 23 30 6 13 20 27 4 11 18 25 1 8 15 22 29 6 13 20 27 3 10 17 24 31 7 14 21 28 6 13 20 27 3 10 17 24 1 8	<u>15 22 29 5 12 19 26 3 10 1</u> ′
5	5
5	15
12/4	
9/19	
9/19 2 11/17	
9/8 11/18	
1/28	
8/31	
9/18	
1/20	
2/27 2/27 2/27	
3/5	
3/6 3/25	
3/26 🖛 5/	5
-9/21	
9/22 3/19	

ID	Task Name	Duration	Start	Finish											2	2014										
					S 8 25 1	ep 8 15	22 29	Dct 9 6 1	3 20 27	Nov 7 3	10 1	7 24	Dec 18	15	J	an	2 19		eb 2 9	16 23	Mar 2	9 16	23 3	Apr 0 6 13	3 20 2	Ma 27 4
	Commence KL/2012/03 construction	1173 days	Thu 9/19/13	Sun 12/4/16		-																				
2	Section 3: Works within Portion 1	808 days	Thu 9/19/13	Sat 12/5/15		9/19 -																			<u> </u>	Ī
3	Works for Part of Road D2	808 days	Thu 9/19/13	Sat 12/5/15		9/19 -																				
5		ouo uays	1110 9/19/15	Sat 12/3/13		9/19																				
4	Site possession and preparation works	15 days	Thu 9/19/13	Thu 10/3/13		9/19 🖽		<mark></mark>																		
5	Site clearance and setting out site boundary	20 days	Fri 10/4/13	Wed 10/23/13			10/4		<u>۱</u> ۵_	123																
6	Apply XP for roadworks at junction of SWTR and TKWR and	210 days	Tue 10/15/13	Mon 5/12/14			1(0/15																		
	TTA approval																									
7	Submission of baseline monitoring for EPD approval	30 days	Mon 10/7/13	Tue 11/5/13			10/7	/		1	1/5															
8	Approval of baseline monitoring by EPD	30 days	Wed 11/6/13	Thu 12/5/13					11/	6			12	/5												
9	Install 400mm dia. fresh water main CHC0-CHC30	100 days	Tue 5/13/14	Wed 8/20/14																						5/13
10	Install 300 and 450mm dia. salt water main CHB0-CHB30	100 days	Thu 8/21/14	Fri 11/28/14																						
10	Install 500 and 450min dia. sait water main Cribb-Cribbo	100 days	1110 0/21/14	111 11/20/14																						
11	Submission / approval of construction materials and method	40 days	Sat 10/12/13	Wed 11/20/13			10/	/12				J-11/2	20													
	statements for rising mains																									
12	Delivery of materials for rising mains	60 days	Thu 11/21/13	Sun 1/19/14						1	/21						<u>1/</u>	19								
13	Construct 750mm dia. concrete pipes CHA450-CHA630	250 days	Mon 1/20/14	Fri 9/26/14												1/2						шцип				
14	Construct sewerage manhole for rising main	150 days	Fri 9/19/14	Sun 2/15/15																						
15	Construct jacking pits	70 days	Wed 4/30/14	Tue 7/8/14																					4/30	
16	Install 2x750mm dia. rising main CHA636-CHA716	150 days	Wed 7/9/14	Fri 12/5/14																						
17	Submission / approval of construction materials and method statements for watermains	30 days	Mon 3/24/14	Tue 4/22/14																		3/24			<u>4</u> 72	22
18	Delivery of materials for watermains	60 days	Wed 4/23/14	Sat 6/21/14																				4/2	23	
19	Install 400mm dia. fresh water main CHC30-CHC250	200 days	Fri 6/27/14	Mon 1/12/15																						
20	Install 300 and 450mm dia. salt water main CHB30-CHB250	200 days	Sat 7/19/14	Tue 2/3/15																						
20	Install 500 and 450min dia. sait water main Crib50-Crib250	200 days	Sat //19/14	1 uc <i>2/3/13</i>																						
21	Pressure test, swabbing, sterilization and connection	60 days	Sun 12/21/14	Wed 2/18/15																						
22	Construct valve, air-valve and wash-out chambers for	100 days	Tue 12/9/14	Wed 3/18/15																						
	watermain	200 0000																								
23	Install irrigation system	100 days	Sun 12/21/14	Mon 3/30/15																						
24	Submission / approval of construction materials and delivery of	40 days	Tue 3/18/14	Sat 4/26/14																	3/	18 🖾			۲	4/26
	materials and method statements for stormdrain drain																									
25	Install stormwater drain and manhole	250 days	Sun 4/27/14	Thu 1/1/15																				4	1/27 👗	
26	Liaison meeting with UU	30 days	Thu 10/17/13	Fri 11/15/13			1	10/17			1	1/15														
27	Installation of utility by the utility undertakers along proposed footpath and CLP tunnel	360 days	Sat 11/16/13	Mon 11/10/14						11/1	6 🎽	,														
28	Construct drainpit and u-channel	100 days	Tue 11/11/14	Wed 2/18/15																						
29	Construct road gully and gully pipe	150 days	Tue 1/20/15	Thu 6/18/15																						
30	Construct road kerb	100 days	Mon 3/23/15	Tue 6/30/15																						
31	Construct footpath, planting area and concrete run-in Construct central divider	100 days 100 days	Sun 4/5/15 Thu 5/7/15	Mon 7/13/15 Fri 8/14/15																						
33	Construct central divider	100 days	Sat 5/23/15	Sun 8/30/15																						
34	Road marking	10 days	Mon 8/31/15	Wed 9/9/15																						
35	Plants delivery for landscaping works	30 days	Mon 8/10/15	Tue 9/8/15																						
36	Preparatory works for landscaping works	14 days	Fri 9/11/15	Thu 9/24/15																						
37	Hydroseeding	2 days	Fri 9/25/15	Sat 9/26/15																						
38	Tree and shurb planting	20 days	Sun 9/27/15	Fri 10/16/15																						
39	Terminal float	50 days	Sat 10/17/15	Sat 12/5/15																						
40																										
41	Section 3A	1173 days	Thu 9/19/13	Sun 12/4/16		9/19 🕶																			+	
42	Establishment works for Section 3	1173 days	Thu 9/19/13	Sun 12/4/16		9/19 ជ																				
43																										
44	Section 4	1080 days	Thu 9/19/13	Fri 9/2/16		9/19 🗝																			+	
45	Perservation and preotection of trees within Portions 1 to 4	1080 days	Thu 9/19/13	Fri 9/2/16		9/19 🖽																				





~			NT					0.0				2010	5			lak			٦.4								٦.4	0.*.			T			т	.,1			-	۸				0
<u>ct</u> 4	11 18	25	1 Nc	8	15	22	1D 29	ec 6	13	20	27	Jan 3	10	17 2	43	eb 7	14	21	1 Ma 28	ır 6 [13 2	02	1 A 7 3	or 3 1	0 17	24	Ма 1	av 8	15 2	22 2	Jun 95	12	19	J1 26	ul 3 1	101	7 2	43	Aug 1 7	14	21	1 S 28	<u>ep</u> 4
								' 19	/5																																		
		-						' 12	2/5																																		
6																																											
	10)/16																																									
0/:	7 🖛							12/	'5																																		
																																										±±	ш н
Ш									أللله			шШ	uutitti							أللنس																					لللنس		9/2

ID Task Name	Duration		Finish
1 Commence KL/2012/03 construction	1345 days		Thu 5/25/17
2 Section 5: Portion 1 (Subject to Excision)	980 days	Thu 9/19/13	Wed 5/25/16
3 Works for Part of Road D2 (Footpath only)			Wed 5/25/16
 4 Site possession and preparation works 5 Awaiting for the notification of commencement of works by the 			Mon 10/14/13 Tue 1/7/14
Engineer	ie 100 days	WI011 9/ 50/ 15	Tue 1///14
6 Interface works meeting with CLP	30 days	Tue 10/15/13	Wed 11/13/13
7 Construct of CLP tunnel by CLP CH67 to CH250 (Exact			Sat 1/31/15
duration will be agreed with CLP)			
8 Construct of CLP tunnel by CLP CH527 to CH585 (Exact	383 days	Thu 11/14/13	Mon 12/1/14
duration will be agreed with CLP)			
9 Construct of CLP tunnel by CLP CH385 to CH527(Exact duration will be agreed with CLP)	395 days	Thu 10/2/14	Sat 10/31/15
duration will be agreed with CEL)			
10 Construct of CLP tunnel by CLP CH250 to CH385 (Exact duration will be agreed with CLP)	321 days	Thu 11/14/13	Tue 9/30/14
	075.1	0 . 1/01/15	0 11/1/15
11 Construct of CLP tunnel by CLP CH0 to CH67 Exact duration will be agreed with CLP)	on 275 days	Sat 1/31/15	Sun 11/1/15
12 Construct of CLP tunnel by CLP CH585 to CH724 (Exact	365 dave	Wed 1/1/14	Wed 12/31/14
duration will be agreed with CLP)	505 days	wed 1/1/14	wed 12/51/14
13 Installation of utility by the utility undertakers along proposed	d 350 days	Fri 1/2/15	Thu 12/17/15
footpath (Exact duration will be agreed with UU)			
14 Construct drainpit and u-channel	340 days	Thu 3/5/15	Sun 2/7/16
15 Install stormwater drain, sewerage drain and manholes	300 days	Sat 3/28/15	Thu 1/21/16
16 Install FWM and SWM and chambers	300 days	Thu 4/2/15	Tue 1/26/16
17 Install irrigation system	300 days		Mon 1/25/16
18 Install fire hydrant	50 days		Tue 1/26/16
19 Install street lighting		Mon 2/8/16	
20 Construct footpath, planting area and concrete run-in 21 Plants delivery for landscaping works		Mon 2/8/16 Sun 3/27/16	Sun 4/17/16 Sun 4/10/16
22 Preparatory works for landscaping works		Mon 4/18/16	Sun 4/10/16
23 Hydroseeding	2 days		Tue 5/3/16
24 Tree and shurb planting	22 days		Wed 5/25/16
25			
26 Section 5A: (Subject to Excision)	1345 days		Thu 5/25/17
27 Establishment works for Section 5	1345 days	Thu 9/19/13	Thu 5/25/17
28 Section 7A: Partian 1 (Subject to Empirical)	000 davia	Thu: 0/10/12	En: 11/07/15
 29 Section 7A: Portion 1 (Subject to Excision) 30 Awaiting for the notification of commencement of works by the 		Thu 9/19/13	
31 Construct one 500mm dia., two 1000mm dia. District Cooling			Fri 12/12/14
System (DCS) chilled water pipes and four 1400mm dia. seawater pipes			
Sournater pipes			
32 Construct two DCS chilled water pipes tee to the building lots.			
The diameter of DCS chilled water pipes are 200mm, 500mm		Thu 3/6/14	Wed 2/18/15
and 800mm subject to various locations		Thu 3/6/14	Wed 2/18/15
		Thu 3/6/14	Wed 2/18/15
		Thu 3/6/14	Wed 2/18/15
 and 800mm subject to various locations 33 Construct valve chambers, instrumentation chambers, access 	1 200 days		
and 800mm subject to various locations	1 200 days		
 and 800mm subject to various locations Construct valve chambers, instrumentation chambers, access manhole, thrust blocks, insulation provision for the DCS chille water pipes 	n 200 days ed	Sat 9/13/14	Tue 3/31/15
 and 800mm subject to various locations 33 Construct valve chambers, instrumentation chambers, access manhole, thrust blocks, insulation provision for the DCS chille water pipes 34 Construct the leakage detection system for DCS chilled water 	n 200 days ed	Sat 9/13/14	Tue 3/31/15
 and 800mm subject to various locations Construct valve chambers, instrumentation chambers, access manhole, thrust blocks, insulation provision for the DCS chille water pipes 	n 200 days ed	Sat 9/13/14	Tue 3/31/15
 and 800mm subject to various locations Construct valve chambers, instrumentation chambers, access manhole, thrust blocks, insulation provision for the DCS chille water pipes Construct the leakage detection system for DCS chilled water pipes 	ed 200 days 150 days	Sat 9/13/14 Sun 11/9/14	Tue 3/31/15 Tue 4/7/15
 and 800mm subject to various locations 33 Construct valve chambers, instrumentation chambers, access manhole, thrust blocks, insulation provision for the DCS chille water pipes 34 Construct the leakage detection system for DCS chilled water 	ed 200 days 150 days	Sat 9/13/14 Sun 11/9/14	Tue 3/31/15
33 Construct valve chambers, instrumentation chambers, access manhole, thrust blocks, insulation provision for the DCS chille water pipes 34 Construct the leakage detection system for DCS chilled water pipes 35 Construct the cable ducts and associated draw pits for the communication system	ed 200 days	Sat 9/13/14 Sun 11/9/14 Wed 11/26/14	Tue 3/31/15 Tue 4/7/15 Fri 4/24/15
 and 800mm subject to various locations Construct valve chambers, instrumentation chambers, access manhole, thrust blocks, insulation provision for the DCS chille water pipes Construct the leakage detection system for DCS chilled water pipes Construct the cable ducts and associated draw pits for the communication system Interfacing works with EMSD 1020EM12A Contractor for connection of the proposed four seawater pipes and three chilled 	ed 200 days ed 150 days 150 days led 300 days	Sat 9/13/14 Sun 11/9/14 Wed 11/26/14	Tue 3/31/15 Tue 4/7/15
 and 800mm subject to various locations 33 Construct valve chambers, instrumentation chambers, access manhole, thrust blocks, insulation provision for the DCS chille water pipes 34 Construct the leakage detection system for DCS chilled water pipes 35 Construct the cable ducts and associated draw pits for the communication system 36 Interfacing works with EMSD 1020EM12A Contractor for 	ed 200 days ed 150 days 150 days led 300 days	Sat 9/13/14 Sun 11/9/14 Wed 11/26/14	Tue 3/31/15 Tue 4/7/15 Fri 4/24/15
33 Construct valve chambers, instrumentation chambers, access manhole, thrust blocks, insulation provision for the DCS chille water pipes 34 Construct the leakage detection system for DCS chilled water pipes 35 Construct the cable ducts and associated draw pits for the communication system 36 Interfacing works with EMSD 1020EM12A Contractor for connection of the proposed four seawater pipes and three chille water pipes	ed 200 days ed 150 days 150 days led es 300 days	Sat 9/13/14 Sun 11/9/14 Wed 11/26/14 Wed 1/1/14	Tue 3/31/15 Tue 4/7/15 Fri 4/24/15 Mon 10/27/14
33 Construct valve chambers, instrumentation chambers, access manhole, thrust blocks, insulation provision for the DCS chille water pipes 34 Construct the leakage detection system for DCS chilled water pipes 35 Construct the cable ducts and associated draw pits for the communication system 36 Interfacing works with EMSD 1020EM12A Contractor for connection of the proposed four seawater pipes and three chilled water pipes 37 Testing and commissioning of the works	ed 200 days ed 150 days 150 days led 300 days es 100 days	Sat 9/13/14 Sun 11/9/14 Wed 11/26/14 Wed 1/1/14 Fri 3/6/15	Tue 3/31/15 Tue 4/7/15 Fri 4/24/15 Mon 10/27/14
and 800mm subject to various locations 33 Construct valve chambers, instrumentation chambers, access manhole, thrust blocks, insulation provision for the DCS chille water pipes 34 Construct the leakage detection system for DCS chilled water pipes 35 Construct the cable ducts and associated draw pits for the communication system 36 Interfacing works with EMSD 1020EM12A Contractor for connection of the proposed four seawater pipes and three chille water pipes and chilled water pipes	ed 200 days ed 150 days 150 days led 300 days led 100 days 200 days	Sat 9/13/14 Sun 11/9/14 Wed 11/26/14 Wed 1/1/14	Tue 3/31/15 Tue 4/7/15 Fri 4/24/15 Mon 10/27/14
and 800mm subject to various locations 33 Construct valve chambers, instrumentation chambers, access manhole, thrust blocks, insulation provision for the DCS chille water pipes 34 Construct the leakage detection system for DCS chilled water pipes 35 Construct the cable ducts and associated draw pits for the communication system 36 Interfacing works with EMSD 1020EM12A Contractor for connection of the proposed four seawater pipes and three chille water pipes in Section C to their construction of seawater pipes and chilled water pipes 37 Testing and commissioning of the works 38 Install FWM and SWM and chambers	ed 200 days ed 150 days 150 days led 300 days led 100 days 200 days 70 days	Sat 9/13/14 Sun 11/9/14 Wed 11/26/14 Wed 1/1/14 Fri 3/6/15 Sat 12/27/14 Thu 6/25/15	Tue 3/31/15 Tue 4/7/15 Fri 4/24/15 Mon 10/27/14 Sat 6/13/15 Tue 7/14/15
and 800mm subject to various locations33Construct valve chambers, instrumentation chambers, access manhole, thrust blocks, insulation provision for the DCS chille water pipes34Construct the leakage detection system for DCS chilled water pipes35Construct the cable ducts and associated draw pits for the communication system36Interfacing works with EMSD 1020EM12A Contractor for connection of the proposed four seawater pipes and three chille water pipes37Testing and commissioning of the works38Install FWM and SWM and chambers39Pressure test, swabbing, sterilization and connection	ed 200 days ed 150 days 150 days 150 days 300 days es 100 days 200 days 200 days 70 days	Sat 9/13/14 Sun 11/9/14 Wed 11/26/14 Wed 1/1/14 Fri 3/6/15 Sat 12/27/14 Thu 6/25/15 Sun 6/28/15	Tue 3/31/15 Tue 4/7/15 Fri 4/24/15 Mon 10/27/14 Sat 6/13/15 Tue 7/14/15 Wed 9/2/15
and 800mm subject to various locations33Construct valve chambers, instrumentation chambers, access manhole, thrust blocks, insulation provision for the DCS chille water pipes34Construct the leakage detection system for DCS chilled water pipes35Construct the cable ducts and associated draw pits for the communication system36Interfacing works with EMSD 1020EM12A Contractor for connection of the proposed four seawater pipes and three chille water pipes in Section C to their construction of seawater pipes37Testing and commissioning of the works38Install FWM and SWM and chambers39Pressure test, swabbing, sterilization and connection40Construct valve, fire hydrant, air-valve and wash-out chambers	h ed 200 days ed 150 days 150 days 150 days 200 days 200 days 200 days 80 days 16 200 days 16 200 days 200 days	Sat 9/13/14 Sun 11/9/14 Wed 11/26/14 Wed 1/1/14 Wed 1/1/14 Fri 3/6/15 Sat 12/27/14 Thu 6/25/15 Sun 6/28/15 Fri 1/9/15 Fri 5/29/15	Tue 3/31/15 Tue 4/7/15 Fri 4/24/15 Mon 10/27/14 Sat 6/13/15 Tue 7/14/15 Wed 9/2/15 Tue 9/15/15 Mon 7/27/15 Sun 10/25/15
and 800mm subject to various locations 33 Construct valve chambers, instrumentation chambers, access manhole, thrust blocks, insulation provision for the DCS chille water pipes 34 Construct the leakage detection system for DCS chilled water pipes 35 Construct the cable ducts and associated draw pits for the communication system 36 Interfacing works with EMSD 1020EM12A Contractor for connection of the proposed four seawater pipes and three chille water pipes in Section C to their construction of seawater pipes and chilled water pipes 37 Testing and commissioning of the works 38 Install FWM and SWM and chambers 39 Pressure test, swabbing, sterilization and connection 40 Construct valve, fire hydrant, air-valve and wash-out chambers 41 Install stormwater drain, sewerage drain and construct manhole 42 Construct road gully and gully pipe	1 200 days ed 200 days ed 150 days 150 days 300 days ed 200 days 150 days 100 days 100 days 70 days 1200 days 100 days	Sat 9/13/14 Sun 11/9/14 Wed 11/26/14 Wed 1/1/14 Wed 1/1/14 Fri 3/6/15 Sat 12/27/14 Thu 6/25/15 Sun 6/28/15 Fri 1/9/15 Fri 1/9/15 Fri 5/29/15 Thu 7/23/15	Tue 3/31/15 Tue 4/7/15 Fri 4/24/15 Mon 10/27/14 Sat 6/13/15 Tue 7/14/15 Wed 9/2/15 Tue 9/15/15 Mon 7/27/15 Sun 10/25/15 Fri 10/30/15
and 800mm subject to various locations 33 Construct valve chambers, instrumentation chambers, access manhole, thrust blocks, insulation provision for the DCS chille water pipes 34 Construct the leakage detection system for DCS chilled water pipes 35 Construct the cable ducts and associated draw pits for the communication system 36 Interfacing works with EMSD 1020EM12A Contractor for connection of the proposed four seawater pipes and three chille water pipes in Section C to their construction of seawater pipes and chilled water pipes 37 Testing and commissioning of the works 38 Install FWM and SWM and chambers 39 Pressure test, swabbing, sterilization and connection 40 Construct valve, fire hydrant, air-valve and wash-out chambers 41 Install stormwater drain, sewerage drain and construct manhole 42 Construct road gully and gully pipe	a 200 days ed 200 days ed 150 days a 150 days led 300 days led 200 days i 100 days rs f 80 days lei 200 days i 100 days i 150 days i 100 days i 150 days i 100 days i 100 days i 100 days	Sat 9/13/14 Sun 11/9/14 Wed 11/26/14 Wed 1/1/14 Wed 1/1/14 Fri 3/6/15 Sat 12/27/14 Thu 6/25/15 Sat 12/27/14 Thu 6/25/15 Sun 6/28/15 Fri 1/9/15 Fri 5/29/15 Thu 7/23/15 Mon 8/10/15	Tue 3/31/15 Tue 4/7/15 Fri 4/24/15 Mon 10/27/14 Sat 6/13/15 Tue 7/14/15 Wed 9/2/15 Tue 9/15/15 Mon 7/27/15 Sun 10/25/15

KL/2012/03 Kai Tak Development -Stage 4 Infrastructure at Former North Apron Area Master Programme