Civil Engineering and Development Department

EP-344/2009 – New Sewage Pumping Stations Serving KTD EP-337/2009 – New Distributor Roads Serving the Planned KTD

Contract No. KL/2012/03
Kai Tak Development –Stage 4 Infrastructure
at Former North Apron Area

Monthly EM&A Report

January 2017

(Version 1.0)

Approved By

(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: <u>info@cinotech.com.hk</u>

TABLE OF CONTENTS

ECUTIVE SUMMARY	1
Introduction	
Environmental Monitoring Works	1
Environmental Licenses and Permits.	2
Key information in the Reporting Month	2 2
·	
Background	4
Project Organizations.	4
Construction Activities undertaken during the Reporting Month	5
Status of Compliance with Environmental Permits Conditions	0 8
•	
AIR QUALITY	9
Monitoring Methodology and Quality Assurance and Quality Control (QA/QC) Procedu	re10
Results, Observations and Action/Limit Level Exceedance	12
Manitaring Daguiraments	14 17
Monitoring Locations	14 14
Monitoring Methodology and QA/QC Procedures	15
Maintenance and Calibration	15
Results, Observations and Action/Limit Level Exceedance	16
COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS	17
LANDSCAPE AND VISUAL	19
Monitoring Requirements	19
Results and Observations.	19
ENVIDANMENTALALIDIT	20
Status of Waste Management	21
Implementation Status of Environmental Mitigation Measures	21
Summary of Mitigation Measures Implemented	22
Implementation Status of Event Action Plans	22
Monitoring Schedule for the Next Month	25
· · · · · · · · · · · · · · · · · · ·	
Effectiveness of Environmental Management	
	Introduction. Environmental Monitoring Works Environmental Licenses and Permits. Key Information in the Reporting Month Future Key Issues. INTRODUCTION Background. Project Organizations. Construction Activities undertaken during the Reporting Month Summary of EM&A Requirements Status of Compliance with Environmental Permits Conditions. AIR QUALITY Monitoring Requirements. Monitoring Equipment Monitoring Parameters, Frequency and Duration. Monitoring Parameters, Frequency and Duration. Monitoring Requirements. Monitoring Equipment. Monitoring Bethodology and QA/QC Procedures. Maintenance and Calibration. Results, Observations and Action/Limit Level Exceedance. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS. LANDSCAPE AND VISUAL Monitoring Requirements Results and Observations ENVIRONMENTAL AUDIT Site Audits. Status of Environmental Licensing and Permitting Status of Environmental Licensing and Permitting Status of Swate Management Implementation Status of Environmental Mitigation Measures Summary of Mitigation Measures Implemented Implementation Status of Environmental Mitigation of any Summons and Successful Prosecu FUTURE KEY ISSUES Key Issues for the Coming Month Monitoring Schedule for the Next Month. CONCLUSIONS AND RECOMMENDATIONS Conclusions.

LIST OF TABLES

Table I	Breaches of Action and Limit Levels for the Project in the Reporting Month
Table II	Summary Table for Key Information in the Reporting Month
Table 1.1	Key Project Contacts
Table 1.2	Construction Programme Showing the Inter-Relationship with Environmental
	Protection/Mitigation Measures
Table 1.3	Air Quality and Noise Monitoring Stations for this Project
Table 1.4	Summary Table for Required Submission under EP No. EP-337/2009
Table 1.5	Summary Table for Required Submission under EP No. EP-344/2009
Table 2.1	Locations for Air Quality Monitoring
Table 2.2	Air Quality Monitoring Equipment
Table 2.3	Impact Dust Monitoring Parameters, Frequency and Duration
Table 2.4	Major dust source identified at the designated air quality monitoring stations
Table 3.1	Noise Monitoring Stations
Table 3.2	Noise Monitoring Equipment
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 3.4	Major noise source identified at the designated noise monitoring stations
Table 3.5	Baseline Noise Level and Noise Limit Level for Monitoring Stations
Table 4.1	Comparison of 1-hr TSP data with EIA predictions
Table 4.2	Comparison of 24-hr TSP data with EIA predictions
Table 4.3	Comparison of Noise Monitoring Data with EIA predictions
Table 6.1	Summary of Environmental Licensing and Permit Status
Table 6.2	Observations and Recommendations of Site Inspections for EP-337/2009
Table 6.3	Observations and Recommendations of Site Inspections for EP-344/2009
Table 7.1	Summary of the tentative program of major site activities, the impact prediction and
	control measures for February and March 2017
Table 8.1	Examples of Mitigation Measures for Environmental Recommendations

LIST OF FIGURES

Figure 1	Layout Plan of the Project Site
Figure 2	Locations of Air Quality Monitoring Stations
Figure 3	Locations of Construction Noise Monitoring Stations
Figure 4	Locations of Wind Anemometer
Figure 5	Management Structure

LIST OF APPENDICES

A	Action and Limit Levels for Air Quality and Noise
В	Copies of Calibration Certificates
C	Weather Information
D	Environmental Monitoring Schedules
E	1-hour TSP Monitoring Results and Graphical Presentations
F	24-hour TSP Monitoring Results and Graphical Presentations
G	Noise Monitoring Results and Graphical Presentations
Н	Summary of Exceedance
I	Site Audit Summary
J	Event Action Plans
K	Environmental Mitigation Implementation Schedule (EMIS)
L	Summaries of Environmental Complaint, Warning, Summon and Notification of
	Successful Prosecution
M	Summary of Waste Generation and Disposal Records
N	Construction Programme

EXECUTIVE SUMMARY

Introduction

- 1. This is the 38th Monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area" (Hereafter referred to as "the Project"). This contract comprises the construction of Schedule 2 Designated Projects (DP) Road D2 & Sewage Pumping Station PS2 and PS NPS which forms a part of the works under two Environmental Permits (EP), EP-337/2009 and EP-344/2009. The title of the designated projects under Environmental Permit No.: EP-344/2009 is "New sewage pumping stations serving Kai Tak Development" and under Environmental Permit No.: EP-337/2009 is "New distributor roads serving the planned Kai Tak Development". This report documents the findings of EM&A Works conducted from 1 to 31 January 2017.
- 2. The major site activities undertaken in the reporting month included:
 - Daily Cleaning;
 - Installation of hand-railing & ladder inside Box Culvert B5;
 - Construction of staircase and landing and E&M Works at PS2;
 - Water test, backfill and sheet-pile removal in Heading 7A;
 - Segment tunneling, backfill and sheet-pile removed chamber construction in Heading 7B;
 - Outfall construction at Box Culvert B6;
 - Road widening works (excavation and UU works) at Sung Wong Toi Road;
 - Maintenance & Servicing Engineer's Office at Portion 9;
 - Lay HDPE pipe at Pit 1 and 9;
 - Pipe jacking at Pit 4;
 - Chamber construction at Pit 5;
 - Installation of drainage, UU laying works and Road works at Road D2;
 - Finishing works and E&M works at NPS;
 - UU works and Road works at Road L19 & Bailey St; and
 - Storage of excavated material at Portion 6.

Environmental Monitoring Works

- 3. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 4. Summary of the breaches of action and limit levels in the reporting month for the Project is tabulated in **Table I**.

Table I Breaches of Action and Limit Levels for the Project in the Reporting Month

Parameter	No. of Project-rela	Action Taken	
Farameter	Action Level	Limit Level	Action Taken
1-hr TSP	0	0	N/A
24-hr TSP	0	0	N/A
Noise	0	0	N/A

1-hour & 24-hour TSP Monitoring

- 5. 1-hour TSP monitoring at AM4(A) EMSD Workshop was cancelled due to unsuccessful accessibility to the facility. 1-hr TSP monitoring was conducted at AM4(B) – Ma Tau Kok Road (next to EMSD workshop) temporarily.
- 6. All other 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 7. 24-hour TSP monitoring at AM4(A) EMSD Workshop was cancelled due to unsuccessful accessibility to the facility. The alternative monitoring location was pending in the reporting month.
- 8. All other 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

9. All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded.

Environmental Licenses and Permits

- 10. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, Environmental Permits No. EP-344/2009 and EP-337/2009 were issued on 23 April 2009.
- 11. Registration of Chemical Waste Producer (Waste Producer Number: 5213-286-K2958-05).
- 12. Water Discharge License (WT00020971-2015).
- 13. Construction Noise Permit (GW-RE0964-16).

Key Information in the Reporting Month

14. Summary of complaint received, reporting changes and notifications of any summons and successful prosecutions in the reporting month is tabulated in **Table II**.

Table II Summary Table for Key Information in the Reporting Month

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0		N/A	N/A	
Reporting Changes	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

Future Key Issues

- 15. The future key environmental issues in the coming month include:
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Water spraying for dust generating activity and on haul road;
 - Proper storage of construction materials on site;

- Storage of chemicals/fuel and chemical waste/waste oil on site; Accumulation of general and construction waste on site; Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site; and Review and implementation of temporary drainage system for the surface runoff.

1. INTRODUCTION

Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 4 Infrastructure at Former North Apron Area is one of the construction stages of KTD. Schedule 2 DPs in this Project include new distributor roads serving the planned KTD and new sewage pumping stations serving the planned KTD. The general layout of the Project is shown in **Figure 1.**
- 1.2 Two Environmental Permits (EPs) No. EP-344/2009 and EP-337/2009 were also issued to the Permit Holder Civil Engineering and Development Department on 23 April 2009 for new sewage pumping stations serving the planned KTD and new distributor roads serving the planned KTD respectively.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to identify the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and recommend possible mitigation measures associated with the works. The EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 April 2009.
- 1.4 Cinotech Consultants Limited (Cinotech) is commissioned by Kwan On Construction Co., Ltd. (the Contractor) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2012/03 Stage 4 Infrastructure at Former North Apron Area. The construction work under KL/2012/03 comprises the construction of Road D2 & Sewage Pumping Station PS2 and PS NPS which forms a part of the works under two EPs (EP-337/2009 and EP-344/2009).
- 1.5 The construction commencement of this Contract was on 1st December 2013 for Road D2, Sewage Pumping Station PS2 and PS NPS. This is the 38th Monthly EM&A report summarizing the EM&A works for the Project from 1 to 31 January 2017.

Project Organizations

- 1.6 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD).
 - The Engineer and the Engineer's Representative (ER) AECOM.
 - Environmental Team (ET) Cinotech Consultants Limited (CCL).
 - Independent Environmental Checker (IEC) Arcadis Design & Engineering Limited. (Arcadis).
 - Contractor –Kwan On Construction Co., Ltd. (Kwan On).

1.7 The key contacts of the Project are shown in **Table 1.1** and **Figure 5**.

Table 1.1 **Key Project Contacts**

Party	Role	Contact Person	Position	Phone No.	Fax No.
CEDD	Project Proponent	Mr. C. K. Choi	Senior Engineer	2301 1174	2301 1277
AECOM	Engineer's Representative	Mr. John Yam Mr. Ivan Yim	SRE RE	2798 0771	3013 8864
	Environmental	Dr. Priscilla Choy	Environmental Team Leader	2151 2089	
Cinotech	Team	Ms. Ivy Tam	Project Coordinator and Audit Team Leader	2151 2090	3107 1388
Arcadis	Independent Environmental Checker	Mr. Wong Fu Nam	Independent Environmental Checker	2911 2744	2805 5028
Kwan On	Contractor	Mr. Albert Ng	Site Agent	3689 7752 6146 6763 telephone nur	

Construction Activities undertaken during the Reporting Month

- 1.8 The site activities undertaken in the reporting month included:
 - Daily Cleaning;
 - Installation of hand-railing & ladder inside Box Culvert B5;
 - Construction of staircase and landing and E&M Works at PS2;
 - Water test, backfill and sheet-pile removal in Heading 7A;
 - Segment tunneling, backfill and sheet-pile removed chamber construction in Heading 7B;
 - Outfall construction at Box Culvert B6;
 - Road widening works (excavation and UU works) at Sung Wong Toi Road;
 - Maintenance & Servicing Engineer's Office at Portion 9;
 - Lay HDPE pipe at Pit 1 and 9;
 - Pipe jacking at Pit 4;
 - Chamber construction at Pit 5;
 - Installation of drainage, UU laying works and Road works at Road D2;
 - Finishing works and E&M works at NPS;
 - UU works and Road works at Road L19 & Bailey St; and
 - Storage of excavated material at Portion 6.
- 1.9 The construction programme showing the inter-relationship with environmental protection/mitigation measures is presented in **Table 1.2**.

Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

Protection/witigation weasures				
Construction Works	Generated Major Environmental Impact	Control Measures		
Construction of superstructure of Pumping Station PS2 and NPS;	Dust, Water Quality, Waste Management	 Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; and On-site waste sorting and implementation of trip ticket system. 		
Backfilling between sewerage manholes 1K1_1 and FMH10_340 and construction of manhole FMH10_370a at L6;	Dust, Noise	 Use of quiet plant and well-maintained construction plant; and Properly cover the stockpiles; 		
Installation of precast unit and construction of in-situ portions of Box Culvert B6; Construction of jacking pits nos. 1 and 2; Installation of gas pipe at pit no. 10; Construction of washout chamber at pit no. 11;	Noise, Waste Management	 Use of quiet plant and well-maintained construction plant; and Provide hoarding. Good management and control on construction waste reduction 		
Construction of sewerage manhole FMH 10 at Bailey Street; Widening works of Sung Wong Toi Road.	Noise	 Use of quiet plant and well-maintained construction plant; and Provide hoarding. 		
Pipe laying from manhole SMH2204 to Box Culvert B6; Laying of rising mains from PS2 to chainage CHA-18; Pipe laying from stormwater manholes SMH1962 to SMH1963 and construction of manholes SMH1953 and SMH1963 at L6; Installation of DCS;	Noise, Water Quality	 Use of quiet plant and well-maintained construction plant; and Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall. 		

Summary of EM&A Requirements

- 1.10 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event Action Plans;
- Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 1.12 This report presents the implementation of the EM&A programme for the Project from 1 to 31 January 2017.

1.13 Air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in **Table 1.3** (see Figure 2 and 3 for their locations).

Table 1.3 Air Quality and Noise Monitoring Stations for this Project

Locations	Monitoring Stations In accordance with EM&A Manual	Alternative Monitoring Stations
Air Quality Monitoring Stations		
AM2 - Lee Kau Yan Memorial School	Yes	N/A
AM3 – Sky Tower	No	AM3(A) – Holy Trinity Bradbury Centre
AM4 – Grand Waterfront	No	AM4(A) – EMSD Workshop*
AM5 – CCC Kei To Secondary School	No	AM5(A) – Po Leung Kuk Ngan Po Ling College
AM6 – Site 1B4 (Planned)	N/A	
Noise Monitoring Stations		
M6 – Holy Carpenter Primary School	No	M6(A) – Oblate Primary School
M7 – CCC Kei To Secondary School	Yes	N/A
M8 – Po Leung Kuk Ngan Po Ling College	Yes	N/A
M9 – Tak Long Estate	Yes	N/A
M10 – Site 1B4 (Planned)	N/A	

Remarks:

- "Yes" Monitoring station is the same as that stated in EM&A Manual
- No Monitoring station is not the same as that stated in EM&A Manual. Request for carrying monitoring works at the monitoring stations stated in EM&A Manual was rejected by owner of premise. Alternative monitoring stations were proposed by the ET of Schedule 3 EIA and approved by the EPD.
- N/A No alternative monitoring station is required.
- *AM4(A) EMSD Workshop was cancelled due to unsuccessful accessibility of the facility. 1-hr TSP monitoring was conducted at AM4(B) - Ma Tau Kok Road (next to EMSD workshop) temporarily.
- 1.14 According to the Environmental Monitoring and Audit Manual (EM&A Manual) of the Kai Tak Development (KTD) Schedule 3 Environmental Impact Assessment (EIA) Report, the impact monitoring at the designated monitoring stations as required in KTD EM&A Manual under the EP, has been conducted in Environmental Monitoring Works for Kai Tak Development under Schedule 3 of KTD, which is on-going starting from December 2010. The impact monitoring data under Schedule 3 of KTD will be adopted for the Project. Therefore, this report presents the air quality and noise monitoring works extracted from Schedule 3 of KTD.

Status of Compliance with Environmental Permits Conditions

1.15 The status of required submission related to this Project under the Environmental Permits No. EP-337/2009 and EP-344/2009 is summarized in the **Table 1.4** and **Table 1.5** respectively:

Table 1.4 Summary Table for Required Submission under EP No. EP-337/2009

EP Conditions	Submission Submission Date		Remark
1.11	Notification of Commencement Date of Construction of Project	31 October 2013	For Road D2
2.3	Management Organization of Main Construction Companies	31 October 2013	For Contract No. KL/2012/03
2.4	Design Drawing(s) of the Project	28 October 2013	For Road D2
2.11	Landscape Mitigation Plan(s) for distributors road(s)	7 January 2014	For Road D2
2.12	As-built drawing(s) for the distributor road(s)	To be submitted at least one week before the commencement of operation of distributor road(s	
3.2	Baseline Monitoring Report	26 November 2010 (Part I) 24 December 2010 (Part II)	/
3.3	Four hard copies and one electronic copy of the Monthly EM&A Report No. 37 (December 2016)	19 January 2017	Monthly EM&A Report for Contract No. KL/2012/03

Table 1.5 Summary Table for Required Submission under EP No. EP-344/2009

EP Conditions	Submission	Submission Date	Remark
1.11	Notification of Commencement Date of Construction of Project	31 October 2013	For Pumping Station PS2 and PS NPS
2.3	Management Organization of Main Construction Companies	31 October 2013	For Contract No. KL/2012/03
2.4	Design Drawing(s) of the Project	28 October 2013	For Pumping Station PS2 and PS NPS
2.11	Landscape Mitigation Plan(s) for sewage pumping station(s)	7 January 2014	For Pumping Station PS2 and PS NPS
2.12	As-built drawing(s) for the sewage pumping station (s)	To be submitted at least one week before the commencement of operation of distributor road(s	
3.2	Baseline Monitoring Report	26 November 2010 (Part I) 24 December 2010 (Part II)	/
3.3	Four hard copies and one electronic copy of the Monthly EM&A Report No.37 (December 2016)	19 January 2017	Monthly EM&A Report for Contract No. KL/2012/03

2. AIR QUALITY

Monitoring Requirements

2.1 According to EM&A Manual under the EPs, 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

2.2 Five designated monitoring stations were selected for air quality monitoring programme. Impact dust monitoring was conducted at four of the air quality monitoring stations (AM2, AM3(A), AM4(A) and AM5(A)). **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Table 2.1 Locations for Air Quality Monitoring

Monitoring Stations	Locations	Location of Measurement
AM2	Lee Kau Yan Memorial School	Rooftop (about 8/F) Area
AM3(A)	Holy Trinity Bradbury Centre	Rooftop (about 8/F) Area
AM4(A)*	EMSD Workshops	Rooftop (about 6/F) Area
AM4(B)	Ma Tau Kok Road (next to EMSD workshop)	N/A
AM5(A)	Po Leung Kuk Ngan Po Ling College	Rooftop (about 10/F) Area
#AM6	PA 15	Site 1B4 (Planned)

Remarks: # The impact monitoring at these locations will only be carried out until the sensitive receivers at the building are resided.

Monitoring Equipment

2.3 **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates and laboratory accreditation are attached in **Appendix B**.

Table 2.2 Air Quality Monitoring Equipment

Equipment	Model and Make	Quantity
Calibrator	TE-5025A	1
1-hour TSP Dust Meter	Laser Dust Monitor – Model LD-3, LD-3B/	6

^{*}Air Quality Monitoring at AM4(A) was cancelled due to unsuccessful accessibility of the facility. 1-hr TSP monitoring was conducted at AM4(B) temporarily.

	Met One Instruments – AEROCET-531	
HVS Sampler	GMWS 2310 c/w of TSP sampling inlet	4
Wind Anemometer	Davis Weather Monitor II, Model no. 7440	1

Monitoring Parameters, Frequency and Duration

2.4 Table 2.3 summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

 Table 2.3
 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency
1-hr TSP	At least three times every 6 days
24-hr TSP	At least once every 6 days

Monitoring Methodology and Quality Assurance and Quality Control (QA/QC) Procedure

1-hour TSP Monitoring

Measuring Procedures

- 2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
 - The 1-hour dust meter is placed at least 1.3 meters above ground.
 - Set POWER to "ON" and make sure that the battery level was not flash or in low level.
 - Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
 - Push the knob at MEASURE position.
 - Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
 - Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
 - Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

Maintenance/Calibration

- 2.6 The following maintenance/calibration was required for the direct dust meters:
 - Check and calibrate the meter by High-Volume Sampler (HVS) to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

2.7 High volume samplers (HVS) (Model GMWS-2310 Accu-Vol) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

Operating/Analytical Procedures

- 2.8 Operating/analytical procedures for the operation of HVS were as follows:
 - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
 - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
 - No furnaces or incineration flues were nearby.
 - Airflow around the sampler was unrestricted.
 - The sampler was more than 20 meters from the drip line.
 - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the 24-hour TSP sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For 24-hour TSP sampling, fiberglass filters having a collection efficiency of $\geq 99\%$ for particles of 0.3µm (DOP) diameter were used.
- 2.11 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.12 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.

- 2.14 The shelter lid was closed and secured with the aluminum strip.
- 2.15 The timer was then programmed so that the TSP will be sampled for 24 hours. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.16 After completion of sampling, the filter was removed and sent to Wellab Ltd., which is accredited under HOKLAS for laboratory analysis. The elapsed time was also recorded.
- 2.17 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning temperature should be between 25°C and 30°C and not vary by more than ± 3 °C; the relative humidity (RH) should be < 50% and not vary by more than ± 5 %. A convenient working RH is 40%.

Maintenance/Calibration

- 2.18 The following maintenance/calibration was required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate
 maintenance such as routine motor brushes replacement and electrical wiring checking
 were made to ensure that the equipment and necessary power supply are in good
 working condition.
 - High volume samplers were calibrated at bi-monthly intervals using G25A Calibration Kit throughout all stages of the air quality monitoring.
 - Orifice Transfer Standards were calibrated at yearly intervals throughout all stages of the air quality monitoring.

Results, Observations and Action/Limit Level Exceedance

- 2.19 1-hour TSP monitoring at AM4(A) EMSD Workshop was cancelled due to unsuccessful accessibility to the facility. 1-hr TSP monitoring was conducted at AM4(B) Ma Tau Kok Road (next to EMSD workshop) temporarily.
- 2.20 All other 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.21 24-hour TSP monitoring at AM4(A) EMSD Workshop was cancelled due to unsuccessful accessibility to the facility. 24-hr TSP monitoring will be resumed after an alternative location is confirmed.
- 2.22 All other 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.23 The air temperature, precipitation and the relative humidity data were obtained from Hong Kong Observatory where the wind speed and wind direction were recorded by the installed Wind Anemometer set at rooftop (about 8/F) Lee Kau Yan Memorial School. The location is shown in **Figure 4**. This weather information for the reporting month is summarized in **Appendix C.**
- 2.24 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.

- 2.25 The summary of exceedance record in the reporting month is shown in Appendix H. No exceedance in Action/Limit Levels of 1-hour and 24-hour TSP was recorded for the air quality monitoring.
- According to our field observations, the major dust source identified at the designated air 2.26 quality monitoring stations is as follows:

Table 2.4 Major dust source identified at the designated air quality monitoring stations

Station	Major Dust Source
AM2 – Lee Kau Yan Memorial School	Road Traffic Dust
	Exposed site area and open stockpiles
	Site vehicle movement
AM3(A) – Holy Trinity Bradbury	Road Traffic Dust
Centre	Exposed site area
	Excavation works
	Site vehicle movement
AM4(A) – EMSD Workshops	Site vehicle movement
AM4(B) – Ma Tau Kok Road (next to	Site vehicle movement
EMSD workshop) temporarily	
AM5(A) – Po Leung Kuk Ngan Po	Road Traffic Dust
Ling College	Excavation works at the site (Contract No.:
	1/WSD/14(K)) facing Po Leung Kuk Ngan Po
	Ling College

3. NOISE

Monitoring Requirements

3.1 According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis to conduct one set of measurements between 0700 and 1900 hours on normal weekdays.

Appendix A shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

- 3.2 Five designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at four designated monitoring stations (M6, M7, M8 and M9). **Figure 3** shows the locations of these stations.
- 3.3 Construction noise monitoring at Station M6 Holy Carpenter Primary School was rejected by the premise owner on 6th October 2014. The monitoring station has been relocated at a proposed alternative noise monitoring station M6(A) Oblate Primary School since 10th October 2014 to carry out the monitoring works.

Table 3.1 Noise Monitoring Stations

Monitoring Stations	Locations	Location of Measurement
*M6(A)	Oblate Primary School	Rooftop (about 7/F) Area
M7	CCC Kei To Secondary School	Rooftop (about 8/F) Area
M8	Po Leung Kuk Ngan Po Ling College	
M9	Tak Long Estate	Car Park Building (about 2/F)
#M10	Site 1B4 (Planned)	-

Remarks:

Monitoring Equipment

Table 3.2 summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

Table 3.2 Noise Monitoring Equipment

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	SVAN 955, 957	6
Calibrator	SVAN 30A	3
Candiator	B&K4231	2

Monitoring Parameters, Frequency and Duration

3.5 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

 ^{*} Alternative noise monitoring station for M6 – Holy Carpenter Primary School from 10th October 2014 onwards

[#] The impact monitoring at these locations will only be carried out until existence of the sensitive receiver at the building.

Monitoring Stations	Parameter	Period	Frequency	Type of Measurement
M7 M8 M9	L ₁₀ (30 min.) dB(A) L ₉₀ (30 min.) dB(A) L _{eq} (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week	Façade (*)
M6(A)	L ₁₀ (30 min.) dB(A) L ₉₀ (30 min.) dB(A) L _{eq} (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week	Free Field (*)

 Table 3.3
 Noise Monitoring Parameters, Frequency and Duration

Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was set on a tripod at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
- For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels was adjusted with a correction of +3 dB(A).
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

frequency weighting
time weighting
Fast
time measurement
30 minutes

- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L_{eq} , L_{90} and L_{10} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

Maintenance and Calibration

- 3.6 The microphone head of the sound level meter and calibrator was cleaned with a soft cloth at quarterly intervals.
- 3.7 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.8 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

^(*) Refer to bullet point 1 and 2 in the following section.

Results, Observations and Action/Limit Level Exceedance

- 3.9 All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded.
- 3.10 The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.4**.
- 3.11 Noise monitoring results and graphical presentations are shown in **Appendix G**.
- 3.12 The major noise source identified at the designated noise monitoring stations is as follows:

Table 3.4 Major noise source identified at the designated noise monitoring stations

Monitoring Stations	Locations	Major Noise Source
M6(A)	Oblate Primary School	Road and marine traffic Noise
M7	CCC Kei To Secondary School	Road and marine traffic Noise
M8	Po Leung Kuk Ngan Po Ling College	Excavation works at the site (Contract No.: 1/WSD/14(K)) facing Po Leung Kuk Ngan Po Ling College
M9	Tak Long Estate	Road paving and asphalt paving works

Table 3.5 Baseline noise level and noise limit level for monitoring stations

Monitoring Stations	Baseline Noise Level, dB (A)	Noise Limit Level, dB (A)
M6(A)	63.9 (at 0700 – 1900 hrs on normal weekdays)	
M7	68.7 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)
M8	61.9 (at 0700 – 1900 hrs on normal weekdays)	
M9	59.0 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)

^(*) Noise Limit Level is 65 dB(A) during school examination periods.

4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 According to Section 16.1.6 (vi) of the EM&A Manual, the EM&A data were compared with the EIA predictions as summarized in **Table 4.1** to **4.3** below.

Table 4.1 Comparison of 1-hr TSP data with EIA predictions

Station	Predicted 1-hr TSP conc.			
	Scenario1 (Mid 2009 to	2009 to (Mid 2013 to (January 2017), με		0
	Mid 2013), Late 2016), μg/m3 μg/m3	Average	Range	
AM2 – Lee Kau Yan	290	312	175.8	89.7-232.2
Memorial School				
AM3(A) - Holy	217	247	159.3	95.5-217.2
Trinity Bradbury				
Centre (Alternative				
station for Sky Tower)				
AM4(B) – Ma Tau Kok	246	258	181.0	149.2-210.2
Road (next to EMSD				
workshops) Temporary				
AM5(A) – Po Leung	159	221	165.3	78.7-209.9
Kuk Ngan Po Ling				
College (Alternative				
station for CCC Kei				
To Secondary School)				

Table 4.2 Comparison of 24-hr TSP data with EIA predictions

Station	Predicted 24-hr TSP conc.			
	Scenario1 (Mid 2009 to	Scenario2 (Mid 2013 to Late 2016), μg/m3	Reporting Month (January 2017), µg/m3	
	Mid 2013), μg/m3		Average	Range
AM2 – Lee Kau Yan Memorial School	145	169	80.4	27.1-129.5
AM3(A) - Holy Trinity Bradbury Centre (Alternative station for Sky Tower)	106	138	70.5	37.0-89.9
AM5(A) – Po Leung Kuk Ngan Po Ling College (Alternative station for CCC Kei To Secondary School)	103	128	35.2	18.4-47.9

 Table 4.3
 Comparison of Noise Monitoring Data with EIA predictions

Stations	Predicted Mitigated Construction Noise Levels during Normal Working Hour (Leq (30min) dB(A))	Reporting Month (January 2017), Leq (30min) dB(A)
M6(A) - Oblate Primary School ^	N/A	57.4 – 66.2
M7 - CCC Kei To Secondary School	45 – 68	62.7 – 68.6
M8 - Po Leung Kuk Ngan Po Ling College	44 – 70	52.8 – 64.2
M9 – Tak Long Estate	Not predicted in EIA Report	58.6 – 62.7

^(^) Alternative noise monitoring station for M6 – Holy Carpenter Primary School from 10th October 2014 onwards.

- 4.2 The averages of 1-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.3 The averages of 24-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.4 The noise monitoring results in the reporting month at M7 was higher than predicted mitigated construction noise levels in the EIA report due to the traffic noise.

5. LANDSCAPE AND VISUAL

Monitoring Requirements

5.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's activities during the construction period on a weekly basis, and to report on the contractor's performance.

Results and Observations

- 5.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix I**.
- 5.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.4 In accordance with the Action Plan presented in **Appendix J**, no corrective actions were required in the reporting month.

6. ENVIRONMENTAL AUDIT

Site Audits

- 6.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 6.2 Site audits were conducted on 6th, 13th, 18th and 26th January 2017 in the reporting month. IEC site inspection was conducted on 18th January 2017. No non-compliance was observed during the site audits.

Status of Environmental Licensing and Permitting

6.3 All permits/licenses obtained for the Project are summarized in Table 6.1.

 Table 6.1
 Summary of Environmental Licensing and Permit Status

D	Valid Period		D.4.T.	G	
Permit No.	From	To	Details	Status	
Environmental Perm	Environmental Permit (EP)				
EP-337/2009	23/04/09	N/A	Construction of new distributor roads serving the planned Kai Tak development.	Valid	
EP-344/2009	23/04/09	N/A	Construction of a new sewage pumping station serving the planned Kai Tak development with installed capacity of more than 2,000 m³ per day and a boundary of which is less than 150m from an existing or planned residential area or educational institution.	Valid	
Effluent Discharge License					
WT00020971-2015	22/04/15	Discharge Licence for the discharge of		Valid	
Registration of Chemical Waste Producer					
5213-286-K2958-05			Registration of chemical waste producer for chemical waste produced during construction of Stage 4 at former North Apron Area Infrastructure.		
Construction Noise Permit					
GW-RE0964-16	30/09/16	29/03/17	Location: Heading 7A & 7B	Valid	

Status of Waste Management

- 6.4 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix M**.
- 6.5 In respect of the dump truck cover, the Contractor is advised to take record photos and inspection to ensure that the skips of all dump trucks have been fully covered before leaving the site.

Implementation Status of Environmental Mitigation Measures

6.6 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Table 6.2.

Table 6.2 Observations and Recommendations of Site Inspections for EP-337/2009

Parameters	Date	Observations and Recommendations	Follow-up	
Water Quality				
Air Quality				
Noise				
Waste/Chemical Management	13 January 2017	Observation: Drip tray should be provided to chemical containers.	Chemical containers were removed.	
Landscape and Visual				
Permits /Licences				

Table 0.5 Observations and Recommendations of Site Inspections for EP-544/200	Table 6.3	Recommendations of Site Inspections for EP-344/2009
---	-----------	---

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality			
Air Quality			
Noise			
Waste/Chemical Management	26 January 2017	Observation: Oil stain should be removed as chemical waste. (near PS2)	Oil stain was cleared.
Landscape and Visual		1-	
Permits /Licences			

Summary of Mitigation Measures Implemented

6.7 The monthly IEC audit was carried out on 18th January 2017, the observations were recorded and they are presented as follows:

Follow up of last monthly audit:

• Nil

Observation(s) in the reporting month:

- No adverse environmental impacts or deficiencies of the environmental mitigation measures were observed. No corrected actions were therefore required.
- 6.8 An updated summary of the EMIS is provided in **Appendix K**.

Implementation Status of Event Action Plans

6.9 The Event Action Plans for air quality, noise and landscape and visual are presented in **Appendix J**.

1-hr TSP Monitoring

6.10 No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

6.11 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

6.12 No Action/Limit Level exceedance was recorded in the reporting month.

Landscape and visual

6.13 No non-compliance was recorded in the reporting month.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

6.14 No environmental complaints and environmental prosecution were received in the reporting month. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project are presented in **Appendix L**.

7. **FUTURE KEY ISSUES**

- 7.1 Major site activities undertaken for the coming two months include:
 - Daily Cleaning;
 - Installation of hand-railing & ladder inside Box Culvert B5;
 - Construction of staircase and landing and E&M Works at PS2;
 - Water test, backfill and sheet-pile removal in Heading 7A;
 - Segment tunneling, backfill and sheet-pile removed chamber construction in Heading 7B;
 - Outfall construction at Box Culvert B6;
 - Road widening works (excavation and UU works) at Sung Wong Toi Road;
 - Maintenance & Servicing Engineer's Office at Portion 9;
 - Lay HDPE pipe at Pit 1 and 9;
 - Pipe jacking at Pit 4;
 - Chamber construction at Pit 5;
 - Installation of drainage, UU laying works and Road works at Road D2;
 - Finishing works and E&M works at NPS;
 - UU works and Road works at Road L19 & Bailey St; and
 - Storage of excavated material at Portion 6.
- 7.2 The tentative construction program for the Project is provided in **Appendix N.**

Key Issues for the Coming Month

- 7.3 Key environmental issues in the coming month include:
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Water spraying for dust generating activity and on haul road;
 - Proper storage of construction materials on site;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation of general and construction waste on site;
 - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site; and
 - Review and implementation of temporary drainage system for the surface runoff.
- 7.4 The tentative program of major site activities and the impact prediction and environmental mitigation measures for the coming two months, i.e. February and March 2017 are summarized as follows:

Table 7.1 Summary of the tentative program of major site activities, the impact prediction and control measures for February and March 2017

Construction Works	Major Impact Prediction	Control Measures
As mentioned in Section 7.1	Air quality impact (dust) Water quality impact (surface run-off)	 a) Frequent watering of haul road and unpaved/exposed areas; b) Frequent watering or covering stockpiles with tarpaulin or similar means; and c) Watering of any earth moving activities. d) Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; e) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; f) Provision of site boundary bund such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and g) Provision of measures to prevent discharge into the stream.
	Noise Impact	 h) Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; i) Controlling the number of plants use on site; j) Regular maintenance of machines; and k) Use of acoustic barriers if necessary.

Monitoring Schedule for the Next Month

7.5 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

CONCLUSIONS AND RECOMMENDATIONS

Conclusions

8.

8.1 Environmental monitoring works required under the EM&A Manual were performed in the reporting month and all monitoring results were checked and reviewed.

1-hr TSP Monitoring

- 8.2 1-hour TSP monitoring at AM4(A) EMSD Workshop was cancelled due to unsuccessful accessibility to the facility. 1-hr TSP monitoring was conducted at AM4(B) Ma Tau Kok Road (next to EMSD workshop) temporarily.
- 8.3 All other 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. 1-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.

24-hr TSP Monitoring

- 8.4 24-hour TSP monitoring at AM4(A) EMSD Workshop was cancelled due to unsuccessful accessibility to the facility. 24-hr TSP monitoring will be resumed after an alternative location is confirmed.
- 8.5 All other 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. 4-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.

Construction Noise Monitoring

8.6 All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded. The construction noise levels in all stations in the reporting month were within the range of predicted mitigated construction noise levels in the approved Environmental Impact Assessment (EIA) report.

Complaints, Notification of any Summons and Prosecution Received

8.7 No environmental complaints and environmental prosecution were received in the reporting month. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project are presented in **Appendix L**.

Recommendations

8.8 According to the environmental audit performed in the reporting month, the following recommendations were made:

Air Quality Impact

- To implement dust suppression measures on all haul roads, stockpiles, dry surfaces and excavation works.
- To mitigate the dust generation by adequate water spraying in dry days.

Noise Impact

- To inspect the noise sources inside the site.
- To disperse the locations of noisy equipments and position the equipments as far away as possible from sensitive receivers.
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.

Water Impact

- To prevent any surface runoff discharge into any stream course.
- To review and implement temporary drainage system.
- To identify any wastewater discharges from site.
- To ensure properly maintenance for de-silting facilities.
- To clear the silt and sediment in the sedimentation tanks.
- To review the capacity of de-silting facilities for discharge.
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge.

Waste/Chemical Management

- To check for any accumulation of waste materials or rubbish on site.
- To ensure the performance of sorting of C&D materials at source (during generation);
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the site.
- To provide proper storage area or drip trays for oil containers/ equipment on site.
- To avoid improper handling or storage of oil drum on site.


Landscape and Visual

- To protect the existing trees to be retained.
- To transplant the trees unavoidably affected by the works.
- To control of night-time lighting.
- To provide decorative screen hoarding.
- To complete landscape works at site area as early as possible.

Effectiveness of Environmental Management


- 8.9 The above recommendations and the recommended mitigation measures in the EM&A Manual were carried out by the Contractor during construction. No non-compliance was recorded during the environmental site inspections as shown in **Appendix I**.
- 8.10 The effectiveness of environmental management is satisfactory as the above recommendations are met. Some of the examples of mitigation measures for the following recommendations are given in **Table 8.1** below.
 - Surface runoff discharge into any stream course is prevented;
 - Provision of sedimentation facilities after identification of wastewater discharges from site;
 - Discharge or accidental spillage of chemical waste or oil directly from the site is avoided:
 - Improper handling or storage of oil drum on site is avoided;
 - The existing trees to be retained are protected; and
 - Night-time lighting is controlled.


Table 8.1 Examples of Mitigation Measures for Environmental Recommendations





To protect the existing trees to be retained


FIGURES











APPENDIX A ACTION AND LIMIT LEVELS

Appendix A - Action and Limit Levels

Table A-1 Action and Limit Levels for 1-Hour TSP

Location	Action Level, μg/m³	Limit Level, μg/m³
AM2	346	
AM3(A)	351	500
AM4(A)	371	500
AM5(A)	345	

Table A-2 Action and Limit Levels for 24-Hour TSP

Location	Action Level, μg/m³	Limit Level, μg/m³
AM2	157	
AM3(A)	167	260
AM4(A)	187	260
AM5(A)	156	

Table A-3 Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level	
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*	

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. *70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B COPIES OF CALIBRATION CERTIFCATES



						File No	MA14008/59/0039
Station	AM2 - Lee Kau	Yan Memorial S	School	Operator:	WK	<u> </u>	
Date:	21-Nov-16			Next Due Date:	20-Jan	-17	
Equipment No.:	A-01-59		_	Serial No.	2354	ļ	
			Ambient	Condition	11 (1994) A. F. (1994) 12 (1994) A. F. (1994) A. F. (1994) A. (199		
Temperati	ıre, Ta (K)	298.6	Pressure, Pa		355 2 453.3	762.2	
	, (11)	270,0	11035010, 12	(munig)		762.2	
de la companya de la La companya de la companya de		O	rifice Transfer Sta	andard Inform	ation		
Serial	l No.:	2896	Slope, mc (CFM)	0.0598	Intercep	t, bc	-0.05079
Last Calibr	ation Date:	4-Mar-16			$bc = [\Delta H \times (Pa/76)]$		
Next Calibr	ration Date:	3-Mar-17			x (Pa/760) x (298		
	-	•					
1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	A STATE OF THE STA		Calibration of	TSP Sampler			
Calibration		Or	fice			HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/76	60) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/76)	0) x (298/Ta)] ^{1/2} Yaxis
1	11.4		3.38	57.35	7.3		2.70
2	9.8		3.13	53.23	6.4		2.53
3	7.6		2.76	46.98	5.0		2.24
4	4.9		2.21	37.89	3.1		1.76
5	3.3		1.82	31.25	2.2		1.48
_	ession of Y on X						
Slope, mw =				Intercept, bw	-0.016	58	
Correlation c			993	•			
*If Correlation (Coefficient < 0.99	0, check and rec	alibrate.				
SCREEN			S. B.	Sput microscope			12.5年により、19.5年は日曜本年が多りに19.7年
From the TCD E:	eld Calibration Cu	urue toko Ost-l -	Set Point C	aicmation			
	eid Canoration Ci sion Equation, the						
riom me Kegres	oon Equation, the	Fi value acco	ramg to				
		mw x ($Qstd + bw = [\Delta W]$	x (Pa/760) x (25	98/Ta)] ^{1/2}		
			-		- -		
Therefore, Se	et Point; W=(my	v x Qstd + bw) ²	² x (760 / Pa) x (T	(a/298)=	4.12		
- 11:11.1							
Damarica.							
Remarks:							
Conducted by	1 70-0	Olamatus:	ν				- 1.10
Conducted by:		Signature:	Kwa			Date:	21111116
Checked by:		Signature:	/	/ 2		Date: O	LI November d



						File No	MA14008/59/0040
Station	AM2 - Lee Kau	Yan Memorial S	School	Operator:	WK		
Date:	20-Jan-17		_ 1	Next Due Date:	19-Mar	<u>-17</u>	
Equipment No.:	A-01-59		_	Serial No.	2354		
10 mg			Ambient (Condition			
Temperatu	re, Ta (K)	287.8	Pressure, Pa	(mmHg)		770.6	
		O	rifice Transfer Sta	ndard Inform	ation		
Serial	No.:	2896	Slope, mc (CFM)	0.0598	Intercep	t, bc	-0.05079
Last Calibra	ition Date:	4-Mar-16		mc x Qstd + l	oc = [ΔH x (Pa/76	60) x (298/Ta)]	1/2
Next Calibra	ation Date:	3-Mar-17		$\mathbf{Qstd} = \{ [\Delta \mathbf{H} :$	x (Pa/760) x (298	/Ta)] ^{1/2} -bc} /1	me
							-
			Calibration of	TSP Sampler			
Calibration		Or	fice			HVS	
Point	ΔΗ (orifice), in. of water	[ΔH x (Pa/76	60) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/76	0) x (298/Ta)] ^{1/2} Y- axis
1	11.7	3	3.50	59.47	7.6		2.82
2	9.8	:	3.21	54.50	6.5		2.61
3	7.5	2	2.81	47.78	5.1		2.31
4	5.0	1	2.29	39.17	3.2		1.83
5	3.4		1.89	32.45	2.3		1.55
By Linear Regressions, mw = Correlation co	0.0480 pefficient* =	0.9	988	Intercept, bw	-0.014	17	
*If Correlation C	coefficient < 0.99	0, check and rec	alibrate.				
	garage and a second		Set Point C	alculation			
From the TSP Fig		-					
From the Regress	sion Equation, the	e "Y" value acco	ording to				
			$Qstd + bw = [\Delta W]$. (Da/760) (2	A9/7E 0 11/2		
		mw x C	Qstu + υw <u> </u> Δw)	((Pa/ / 60) X (2	90/1 a)j		
Therefore, Se	et Point; W = (m	w x Qstd + bw) ²	² x (760 / Pa) x (T	Ca / 298)=	4.01		
Remarks:							
•							
•				ſ			
Conducted by: Checked by:	WK Tang	Signature: Signature:	Kwa	$\frac{1}{2}$		Date:	20/1/2017
CHECKER DA!	$-\iota$	orginaluic.		<u> </u>		Date:	January doly

CINOTECH

File No. MA14008/49/0037 Station AM3(A) - Holy Trinity Bradbury Centre Operator: WK Date: 21-Nov-16 Next Due Date: 20-Jan-17 Equipment No.: A-01-49 Serial No. 1793 **Ambient Condition** Temperature, Ta (K) 297.8 Pressure, Pa (mmHg) 763.5 Orifice Transfer Standard Information 0.0598 Intercept, bc Serial No.: 2896 Slope, mc (CFM) -0.05079 Last Calibration Date: 4-Mar-16 mc x Qstd + bc = $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ Qstd = $\{ [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} -bc \} / mc$ Next Calibration Date: 3-Mar-17 Calibration of TSP Sampler Orfice HVS Calibration ΔH (orifice), $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Qstd (CFM) ΔW (HVS), in. Point $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ in, of water X - axis of water Y-axis 1 11.6 3.41 57.96 7.6 2.76 2 9.4 3.07 52.26 6.2 2.50 3 7.6 2.76 47.08 5.2 2.29 4 5.2 2.29 39.09 3.4 1.85 5 3.4 1.85 31.77 2.3 1.52 By Linear Regression of Y on X Slope, mw = 0.0479Intercept, bw: -0.0045 Correlation coefficient* = *If Correlation Coefficient < 0.990, check and recalibrate. Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw = $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point; $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ Remarks: Date: Checked by: Date:



File No. MA14008/49/0038

Station	AM3(A) - Holy	Trinity Bradbu	ry Centre	Operator:	WK		
Date:	20-Jan-17		1	Next Due Date:		-17	
Equipment No.:	A-01-49		_	Serial No.	1793		
ma a Coloriata, matro de Sala do				ura da respersa de la compania de l	ignia ngita ngitawa na nasityi tahu (k.		
			Ambient C	Condition			
Temperatu	re, Ta (K)	288.4	Pressure, Pa	(mmHg)		771.5	
Serial	No ·	2896	rifice Transfer Sta Slope, mc (CFM)	i .	Intercept	hc	-0.05079
Last Calibra		4-Mar-16			$c = [\Delta \mathbf{H} \times (\mathbf{Pa}/760)]$		
Next Calibr		3-Mar-17			(Pa/760) x (298/		
		•		<u> </u>		- 71 - 7	
			Calibration of	TSP Sampler			
Calibration		o	rfice			HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/7	60) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/	760) x (298/Ta)] ^{1/2} Y-axis
1	11.8		3.52	59.69	7.8		2.86
2	9.7		3.19	54.20	6.5		2.61
3	7.5		2.80	47.76	5.1		2.31
4	5.1		2.31	39.53	3.4		1.89
5	3.4		1.89	32,43	2,1		1.48
	ression of Y on X 0.0504			Intercept, bw =	-0.121	6	
Correlation c		0.	9989			<u> </u>	
	Coefficient < 0.99			•			
		-,					
			Set Point C	alculation			
From the TSP Fi	ield Calibration C	urve, take Qsto	d = 43 CFM				
From the Regres	sion Equation, th	e "Y" value acc	cording to				
		mw x ($Qstd + bw = [\Delta W] x$	(Pa/760) x (29	98/Ta)] ^{1/2}		
Therefore, Se	et Point; W = (my	w x Qstd + bw) ² x (760 / Pa) x (′	Ta / 298)=	3.98		
Remarks:							
Conducted by: Checked by:	Wk. 7ang	Signature: Signature:	kwo	ni)		Date:	2011/2017 20 January 2017

CINOTECH

Date:

Date:

File No. MA14008/62/0038 Station AM4(A) - EMSD Workshops Operator: WK Date: Next Due Date: 20-Jan-17 21-Nov-16 Equipment No.: A-01-62 Serial No. 2351 Ambient Condition Temperature, Ta (K) 297.2 Pressure, Pa (mmHg) 761.1 Orifice Transfer Standard Information Serial No.: 2896 Slope, mc (CFM) 0.0598 Intercept, bc -0.05079 mc x Qstd + bc = $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ Last Calibration Date: 4-Mar-16 Qstd = $\{ [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} -bc \} / mc$ Next Calibration Date: 3-Mar-17 Calibration of TSP Sampler Orfice HVS Calibration ΔH (orifice), Qstd (CFM) ΔW (HVS), in. $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Point [ΔH x (Pa/760) x (298/Ta)]^{1/2} in. of water X - axis of water Y-axis 10.8 3.29 55.93 7.4 2.73 2 9.7 3.12 53.05 6.3 2,52 3 7.4 2.73 46.44 5.0 2.24 4 5.2 2.29 39.07 3.3 1.82 3.3 1.82 31.30 2.1 1.45 By Linear Regression of Y on X Slope, mw = 0.0510Intercept, bw : -0.1538 Correlation coefficient* = *If Correlation Coefficient < 0.990, check and recalibrate. Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw = $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point; $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ 4.15 Remarks:

Checked by:



						File No	MA14008/60/0039
Station	AM5(A) - Po Le	eung Kuk Ngan l	Po Ling College	Operator:	WK		
Date:	21-Nov-16		1	Next Due Date:	20-Jan	-17	
Equipment No.:	: <u>A-01-60</u>		_	Serial No.	2358		
		. 00.0000000000000000000000000000000000		A 11 - 12 - 13 - 13 - 13 - 13 - 13 - 13 -		Augusta and Colored Co	
Na.2882		2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	Ambient			795 24 98.0 2 2 3 3 5 1	
Temperatu	ıre, Ta (K)	297.9	Pressure, Pa	ı (mmHg)		761.5	
			2004 - 100 A GENERAL SECTION A	n o ferrespeciality is a second		Control of the second	
Spirite Tax	2	-	rifice Transfer Sta	T			
Seria		2896	Slope, mc (CFM)	.1	Intercep		-0.05079
Last Calibr		4-Mar-16			oc = [ΔH x (Pa/76		
Next Calibr	ration Date:	3-Mar-17		$Qstd = \{[\Delta H]\}$	x (Pa/760) x (298	/Ta)] ^{1/2} -bc} / n	ne
					886811. 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1.5.5.93 .038608.88 58555.55.5	
2012 20 00 00 00 00 00 00 00 00 00 00 00 00		STATES OF THE ST	Calibration of	TSP Sampler		00120200000000000000000000000000000000	The state of the s
Calibration	ΔH (orifice),	Or	fice	0-41 (OTD 5	ATTL (TTTC)	HVS	C/3
Point	in. of water	[ΔH x (Pa/76	0) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/760)) x (298/Ta)] ^{1/2} Y- axis
1	11,4		3.38	57.39	7.8		2.80
2	9.8		3.13	53.27	6.7		2.59
3	7.5	2	2.74	46.71	5.1		2.26
4	5,1	2	2.26	38.66	3.4		1.85
5	3.2	1	.79	30.80	2.0		1.42
				,			
By Linear Regr	ession of Y on X						
Slope, mw =	0.0518]	ntercept, bw :	-0.168	6	
Correlation c	oefficient* =	0.9	998	_ ,			
*If Correlation C	Coefficient < 0.99	0, check and rec	alibrate.	•			
THE SECOND SECON		1900	Set Point C	alculation		1,000 000 000 000 000 000 000 000 000 00	5 7 15 (5 - 5) 5 7 15 (5 - 5)
From the TSP Fi	eld Calibration C	urve, take Qstd =	43 CFM				
From the Regres	sion Equation, the	"Y" value acco	rding to				
		_			1/2		
		mw x ($2std + bw = [\Delta W]$	x (Pa/760) x (25	98/Ta)] ¹²		
Therefore, Se	et Point: W = (my	w x Ostd + bw) ²	x (760 / Pa) x (T	'a / 298) =	4.23		
,	(n(700714)n(1		4.23		
Remarks:							
		·	1				_
Conducted by:	WK. 70nj	Signature:	Kwan	·		Date: 2	ululle
Checked by:	\mathcal{P}_{0}	Signature:		X~		Date:	1 househor 2061



						File No	MA14008/60/0040
Station	AM5(A) - Po Le	ung Kuk Ngan l	Po Ling College	Operator:	WK		
Date:	20-Jan-17]	Next Due Date:	19-Mar	-17	
Equipment No.:	A-01-60		-	Serial No.	2358		
			Ambient	Condition			
Temperatu	re, Ta (K)	289.5	Pressure, Pa	(mmHg)		770.6	
		0	rifice Transfer Sta	andard Inform	ation		
Serial	No.:	2896	Slope, mc (CFM)	•	Intercep		-0.05079
Last Calibra	ation Date:	4-Mar-16			$\mathbf{pc} = [\Delta \mathbf{H} \ \mathbf{x} \ (\mathbf{Pa}/76)]$		-
Next Calibr	ation Date:	3-Mar-17		$Qstd = \{ \Delta H :$	x (Pa/760) x (298	/Ta)] ^{1/2} -bc} /	me
		•					
			Calibration of	TSP Sampler			
Calibration		Oi	fice			HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/76	60) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[∆W x (Pa/76	50) x (298/Ta)] ^{1/2} Y- axis
1	11.3		3.43	58.29	7.9		2.87
2	9.7		3.18	54.07	6.8		2.66
3	7.6		2.82	47.96	5.3		2.35
4	5.2		2.33	39.81	3.3		1.86
5	3.4		1.88	32.36	2.3		1.55
By Linear Regr Slope , mw = Correlation c	ession of Y on X	-	9983	Intercept, bw	-0.171	0	
	_			_		•	
"II Correlation C	Coefficient < 0.99	o, check and rec	cambrate,				
			Set Point C	alculation			Heritar Control (1997)
From the TSP Fi	eld Calibration C	urve, take Qstd	= 43 CFM				
From the Regres	sion Equation, th	e "Y" value acco	ording to				
		mw y	$\mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}]$	x (Pa/760) x (2	98/Ta) ^{1/2}		
			Quita i arri [iarri	A (X III / 00) II (I	20. 1 u yj		
Therefore, Se	et Point; W = (m	w x Qstd + bw)	² x (760 / Pa) x (7	Γa / 298) =	4.13		
						, - ,	
Remarks:							
C 1	. d. 7	G	L	. 1		D .	7 / / 7
Conducted by:	WK lang	Signature:		m/		Date:	20 January dol
Checked by:	19~	Signature:		<u>/^</u>		Date:	do January del



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Ma Operator	ar 04, 2016 Tisch	Ta (K) - Pa (mm) -	295 - 755.65			
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00	1.4340 1.0250 0.9150 0.8770 0.7210	3.2 6.4 7.9 8.7 12.7	2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
1.0001 0.9959 0.9938 0.9928 0.9875	0.6974 0.9716 1.0861 1.1320 1.3696	1.4173 2.0044 2.2410 2.3503 2.8346		0.9957 0.9915 0.9894 0.9885 0.9831	0.6944 0.9674 1.0814 1.1271 1.3636	0.8836 1.2496 1.3971 1.4653 1.7672
Qstd slop intercept coefficie	: (b) = :	2.11176 -0.05079 0.99982		Qa slope intercept coefficie	= (b) $=$	1.32235 -0.03166 0.99982
y axis =	SQRT[H20(F	a/760) (298/7	[a)]	y axis =	SQRT [H20 (T	: :a/Pa)]

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]
Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa = $1/m\{[SQRT H2O(Ta/Pa)] - b\}$



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/160820

Date of Issue: 2016-08-20

Date Received: 2016-08-20 Date Tested: 2016-08-20

Date Completed: 2016-08-20

Next Due Date: 2017-02-19

ATTN:

Miss Mei Ling Tang

Page:

1 of 2

Certificate of Calibration

Item for calibration:

Description

: Weather Monitor II

Manufacturer

: Davis Instruments

Model No.

: 7440

Serial No.

: MC01010A44

Test conditions:

Room Temperature

: 24 degree Celsius

Relative Humidity

: 56 %

Test Specifications:

- 1. Performance check of anemometer
- 2. Performance check of wind direction sensor

Methodology:

In-house method with reference anemometer (RS232 Integral Vane Digital Anemometer)

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager

Website: www.wellab.com.hk



TEST REPORT

Test Report No.:	C/160820
Date of Issue:	2016-08-20
Date Received:	2016-08-20
Date Tested:	2016-08-20
Date Completed:	2016-08-20
Next Due Date:	2017-02-19

Page:

2 of 2

Results:

1. Performance check of anemometer

Air Velo	Difference D (m/s)	
Instrument Reading (V1)	Reference Value (V1)	D = V1 - V2
2.00	2.00	0.00

2. Performance check of wind direction sensor

Wind Dire	ection (°)	Difference D (°)
Instrument Reading (W1)	Reference Value (W2)	D = W1 - W2
0	0	0
45.2	45	0.2
90.1	90	0.1
134.8	135	-0.2
180.3	180	0.3
225.1	225	0.1
270.2	270	0.2
315.1	315	0.1
360	360	0



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/A/170106A
Date of Issue: 2017-01-09
Date Received: 2017-01-06
Date Tested: 2017-01-06
Date Completed: 2017-01-09
Next Due Date: 2017-03-08

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Laser Dust Monitor

Manufacturer

: Sibata

Model No.

: LD-3

Serial No.

: 251634

Sensitivity (K) 1 CPM

 $: 0.001 \text{ mg/m}^3$

Sen. Adjustment Scale Setting

: 550 CPM

Equipment No.

: A-02-01

Test Conditions:

Room Temperature

: 22 degree Celsius

Relative Humidity

: 63 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

0.0037

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

Cinotech Consultants Limited APPLICANT:

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/A/161104A
Date of Issue:	2016-11-07
Date Received:	2016-11-04
Date Tested:	2016-11-04
Date Completed:	2016-11-07
Most Due Deter	2017 01 06

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description : Laser Dust Monitor

Manufacturer : Sibata Model No. : LD-3B : 853944 Serial No. Sensitivity (K) 1 CPM $: 0.001 \text{ mg/m}^3$: 685 CPM Sen. Adjustment Scale Setting

Equipment No.

: A-02-04

Test Conditions:

: 22 degree Celsius Room Temperature

: 61 % Relative Humidity

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

G 1 (CE)	0.0024
Correlation Factor (CF)	0.0034

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: C

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/A/170106B Date of Issue: 2017-01-09

Date of Issue: 2017-01-09 Date Received: 2017-01-06

Date Tested: 2017-01-06

Date Completed: 2017-01-09 Next Due Date: 2017-03-08

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Laser Dust Monitor

Manufacturer

: Sibata

MadalNia

: LD-3B

Model No.

: 853944

Serial No.

 0.001 mg/m^3

Sensitivity (K) 1 CPM Sen. Adjustment Scale Setting

: 685 CPM

Equipment No.

: A-02-04

Test Conditions:

Room Temperature

: 22 degree Celsius

Relative Humidity

: 63 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF) 0.0038

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

 Test Report No.:
 C/A/170106C

 Date of Issue:
 2017-01-09

 Date Received:
 2017-01-06

 Date Tested:
 2017-01-06

 Date Completed:
 2017-01-09

 Next Due Date:
 2017-03-08

Page:

1 of 1

ATTN:

Mr. W. K. Tang

Certificate of Calibration

Item for Calibration:

Description

: Laser Dust Monitor

Manufacturer

: Sibata

Model No.

: LD-3B

Serial No.

: 014750

Sensitivity (K) 1 CPM

 $: 0.001 \text{ mg/m}^3$

Sen. Adjustment Scale Setting

: 790 CPM

Equipment No.

: A-02-06

Test Conditions:

Room Temperature

: 22 degree Celsius

Relative Humidity

: 63 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

TCBUIES.	
Correlation Factor (CF)	0.0035

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

C/A/161104C Test Report No.: Date of Issue: Date Received:

2016-11-07

Date Tested:

2016-11-04 2016-11-04

Date Completed:

2016-11-07 2017-01-06

Next Due Date: Page:

1 of 1

ATTN:

Mr. W. K. Tang

Certificate of Calibration

Item for Calibration:

Description

: Laser Dust Monitor

Manufacturer

: Sibata

: LD-3B

Model No.

: 541146

Serial No.

 $: 0.001 \text{ mg/m}^3$

Sensitivity (K) 1 CPM

Sen. Adjustment Scale Setting

: 625 CPM

Equipment No.

: A-02-07

Test Conditions:

Room Temperature

: 22 degree Celsius

Relative Humidity

: 61 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

0.0031

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/A/170106
Date of Issue: 2017-01-09
Date Received: 2017-01-06
Date Tested: 2017-01-06
Date Completed: 2017-01-09
Next Due Date: 2017-03-08

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Laser Dust Monitor

Manufacturer Model No.

: Sibata : LD-3B

Model No. Serial No.

: 541146

Sensitivity (K) 1 CPM

 $: 0.001 \text{ mg/m}^3$

Sen. Adjustment Scale Setting

: 625 CPM

Equipment No.

: A-02-07

Test Conditions:

Room Temperature

: 22 degree Celsius

0.0033

Relative Humidity

: 63 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

RATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/161230
Date of Issue: 2017-01-03
Date Received: 2016-12-30
Date Tested: 2016-12-30
Date Completed: 2017-01-03
Next Due Date: 2017-03-02

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Laser Dust Monitor

Manufacturer

: Sibata

Model No.

: LD-3B

Serial No.

: 095029

Sensitivity (K) 1 CPM

: 0.001 mg/m³

Sen. Adjustment Scale Setting

: 551 CPM

Equipment No.

: A-02-10

Test Conditions:

Room Temperature

: 22 degree Celsius

Relative Humidity

: 66 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.


Results:

Correlation Factor (CF) 0.0038

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/161230D
Date of Issue:	2017-01-03
Date Received:	2016-12-30
Date Tested:	2016-12-30
Date Completed:	2017-01-03

ATTN:

Mr. W. K. Tang

Page:

Next Due Date:

1 of 1

2017-03-02

Certificate of Calibration

Item for Calibration:

Description

: Dust Monitor

Manufacturer

: Met One Instruments

Model No.

: AEROCET-531

Serial No.

: N6734

Flow rate

:0.1 cfm

Zero Count Test

:0 mg (The result of the 2-minute sample)

Equipment No.

: A-02-13

Test Conditions:

Room Temperature

: 22 degree Celsius

Relative Humidity

: 66 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

0 1 1 5 (07)	
Correlation Ractor (Ch)	1 192
Contraction ractor (Cr)	1.103

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website; www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/160917B

Date of Issue: 2016-09-19

Date Received: 2016-09-17 Date Tested: 2016-09-17

Date Completed: 2016-09-19 Next Due Date: 2017-09-18

Page:

1 of 1

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 955

Serial No.

: 12553

Microphone No.

:35222

Equipment No.

: N-08-02

Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 57%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual


Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/160917C
Date of Issue: 2016-09-19
Date Received: 2016-09-17
Date Tested: 2016-09-17
Date Completed: 2016-09-19
Next Due Date: 2017-09-18

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer Model No.

: SVANTEK : SVAN 955

Serial No.
Microphone No.

: 12563 : 34377

Equipment No.

: N-08-03

Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 57%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



ATTN:

WELLAB LIMITED

Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/160826A Date of Issue: 2016-08-29

Date Received: 2016-08-26

Date Tested: 2016-08-26

Date Completed: 2016-08-29 Next Due Date: 2017-08-28

Mr. W.K. Tang Page: 1 of 1

Certificate of Calibration

Item for calibration:

Description : 'SVANTEK' Integrating Sound Level Meter

Manufacturer : SVANTEK Model No. : SVAN 957 Serial No. : 21455

Microphone No. : 43730 Equipment No. : N-08-07

Test conditions:

Room Temperatre : 25 degree Celsius

Relative Humidity : 57%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual


Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong, Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

 Test Report No.:
 C/N/160819B

 Date of Issue:
 2016-08-22

 Date Received:
 2016-08-19

 Date Tested:
 2016-08-19

Date Completed:

2016-08-22

Next Due Date:

2017-08-21

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer Model No.

: SVANTEK : SVAN 957

Serial No.

: 21459

Microphone No. Equipment No.

: 43676 : N-08-08

Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 58%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual


Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

 Test Report No.:
 C/N/160819C

 Date of Issue:
 2016-08-22

 Date Received:
 2016-08-19

 Date Tested:
 2016-08-19

 Date Completed:
 2016-08-22

ATTN:

Mr. W.K. Tang

Page:

Next Due Date:

1 of 1

2017-08-21

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer Model No.

: SVANTEK : SVAN 957

Serial No.

: 21460

Microphone No. Equipment No.

: 43679 : N-08-09

Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 58%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED

Rms 816, 1516 & 1701, Technology Park,
18 On Lai Street, Shatin, N.T. Hong Kong.
Tel: 2898 7388 Fax: 2898 7076
Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/161128
Date of Issue: 2016-11-30
Date Received: 2016-11-28
Date Tested: 2016-11-28
Date Completed: 2016-11-30
Next Due Date: 2017-11-29

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer Model No.

: SVANTEK : SVAN 957

Serial No.
Microphone No.

Equipment No.

: 23853 : 48530 : N-08-10

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 66%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:


Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk



TEST REPORT

Cinotech Consultants Limited APPLICANT:

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160930A
Date of Issue:	2016-10-03
Date Received:	2016-09-30
Date Tested:	2016-09-30
Date Completed:	2016-10-03
Next Due Date:	2017-10-02

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer Model No.

: SVANTEK : SV30A

Serial No.

: 24803

Equipment No.

: N-09-03

Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 60%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 đB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160930B
Date of Issue:	2016-10-03
Date Received:	2016-09-30
Date Tested:	2016-09-30
Date Completed:	2016-10-03
Next Due Date:	2017-10-02

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A : 24791

Serial No. Equipment No.

: N-09-04

Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 60%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160930C
Date of Issue:	2016-10-03
Date Received:	2016-09-30
Date Tested:	2016-09-30
Date Completed:	2016-10-03

Page:

Next Due Date:

1 of 1

2017-10-02

ATTN:

Mr. W.K. Tang

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A : 24780

Serial No. Equipment No.

: N-09-05

Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 60%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager



WELLAB LIMITED
Rus 816, 1516 & 1701, Technology Park,
18 On Lai Street, Shatin, N.E. Hong Kong,
Tel: 2898 7388 Fax: 2898 7076
Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/161104/1
Date of Issue:	2016-11-07
Date Received:	2016-11-04
Date Tested:	2016-11-04
Date Completed:	2016-11-07
Next Due Date:	2017-11-06

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kiær

Model No.

: 4231

Serial No.

: 2326353

Equipment No.

: N-02-01

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 62 %

Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/160819D

Date of Issue: 2016-08-22

Date Received: 2016-08-19

Date Tested: 2016-08-19

Date Completed: 2016-08-22

ATTN:

Mr. W.K. Tang

Page:

Next Due Date:

1 of 1

2017-08-21

Certificate of Calibration

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2412367

Equipment No.

: N-02-03

Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 58%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

APPENDIX C WEATHER INFORMATION

APPENDIX C – WEATHER CONDITIONS DURING THE MONITORING PERIOD

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
1 January 2017	18.4 – 20.8	73 – 87	0
2 January 2017	18.4 – 23.3	62 – 89	0
3 January 2017	18.9 – 21.3	77 – 91	0
4 January 2017	18.7 – 21.7	69 – 86	0
5 January 2017	18.9 – 23.4	70 – 87	0
6 January 2017	19.7 – 25.0	62 – 89	0
7 January 2017	19.7 – 22.8	71 – 85	0
8 January 2017	20.5 – 25.5	64 – 85	0
9 January 2017	19.7 – 21.8	72 – 82	0
10 January 2017	18.8 – 20.5	74 – 83	0
11 January 2017	18.2 – 19.7	76 – 85	0
12 January 2017	16.9 – 20.3	76 – 86	Trace
13 January 2017	15.1 – 17.1	78 – 93	0.5
14 January 2017	14.5 – 16.5	81 – 96	1.0
15 January 2017	14.3 – 16.8	79 – 94	1.5
16 January 2017	14.7 – 17.4	73 – 92	0.4
17 January 2017	16.7 – 19.2	69 – 84	0
18 January 2017	18.0 – 20.0	81 – 91	Trace
19 January 2017	18.7 – 24.1	61 – 87	0

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
20 January 2017	16.2 – 20.6	55 – 86	Trace
21 January 2017	14.6 – 19.0	54 – 80	0
22 January 2017	13.6 – 19.8	44 – 75	0
23 January 2017	15.2 – 19.4	62 – 81	0
24 January 2017	15.7 – 18.9	58 – 78	0
25 January 2017	15.9 – 20.9	65 – 83	0
26 January 2017	16.2 – 19.8	64 – 84	0
27 January 2017	14.4 – 21.3	42 – 85	0
28 January 2017	16.4 – 18.8	68 – 87	0.3
29 January 2017	18.1 – 21.5	77 – 96	2.4
30 January 2017	17.4 – 23.4	79 – 95	1.2
31 January 2017	15.9 – 17.6	83 – 95	0.5

^{*} The above information was extracted from the daily weather summary by Hong Kong Observatory.

Date	Time	Wind Speed m/s	Direction
1-Jan-2017	0:00	2.5	S
1-Jan-2017	1:00	2.4	SSE
1-Jan-2017	2:00	2.1	SW
1-Jan-2017	3:00	2.2	SW
1-Jan-2017	4:00	1.9	SW
1-Jan-2017	5:00	1.9	W
1-Jan-2017	6:00	2.1	W
1-Jan-2017	7:00	2.5	NE
1-Jan-2017	8:00	2.6	NE
1-Jan-2017	9:00	2.4	N
1-Jan-2017	10:00	2.8	SSW
1-Jan-2017	11:00	2.9	SW
1-Jan-2017	12:00	3.0	SW
1-Jan-2017	13:00	2.9	SW
1-Jan-2017	14:00	2.9	SW
1-Jan-2017	15:00	2.9	WSW
1-Jan-2017	16:00	2.8	NE
1-Jan-2017	17:00	2.4	NNE
1-Jan-2017	18:00	2.0	SW
1-Jan-2017	19:00	1.7	SSW
1-Jan-2017	20:00	2.1	SW
1-Jan-2017	21:00	2.2	W
1-Jan-2017	22:00	2.3	E
1-Jan-2017	23:00	2.1	W
2-Jan-2017	0:00	1.8	NNE
2-Jan-2017	1:00	1.4	ESE
2-Jan-2017	2:00	1.7	S
2-Jan-2017	3:00	1.6	WSW
2-Jan-2017	4:00	1.6	WNW
2-Jan-2017	5:00	0.8	E
2-Jan-2017	6:00	0.8	Е
2-Jan-2017	7:00	0.8	E
2-Jan-2017	8:00	0.9	N
2-Jan-2017	9:00	0.9	ENE
2-Jan-2017	10:00	1.2	ENE
2-Jan-2017	11:00	1.3	NE

2-Jan-2017	12:00	2.1	ENE
2-Jan-2017	13:00	2.2	ENE
2-Jan-2017	14:00	2.4	ENE
2-Jan-2017	15:00	1.7	ENE
2-Jan-2017	16:00	1.3	ESE
2-Jan-2017	17:00	1.6	ESE
2-Jan-2017	18:00	1.3	ESE
2-Jan-2017	19:00	1	Е
2-Jan-2017	20:00	1	SE
2-Jan-2017	21:00	1.1	SE
2-Jan-2017	22:00	0.9	NE
2-Jan-2017	23:00	1	NE
3-Jan-2017	0:00	1.1	NE
3-Jan-2017	1:00	1.2	NE
3-Jan-2017	2:00	1.1	ESE
3-Jan-2017	3:00	1	NE
3-Jan-2017	4:00	0.9	NE
3-Jan-2017	5:00	1	NE
3-Jan-2017	6:00	0.8	NNE
3-Jan-2017	7:00	1.2	NE
3-Jan-2017	8:00	1.4	NNE
3-Jan-2017	9:00	1.4	Е
3-Jan-2017	10:00	1.6	ENE
3-Jan-2017	11:00	2	SW
3-Jan-2017	12:00	2.5	S
3-Jan-2017	13:00	2.6	SSW
3-Jan-2017	14:00	2.7	N
3-Jan-2017	15:00	2.7	WSW
3-Jan-2017	16:00	2.7	SW
3-Jan-2017	17:00	2.2	SW
3-Jan-2017	18:00	1.9	SSW
3-Jan-2017	19:00	1.9	W
3-Jan-2017	20:00	1.8	W
3-Jan-2017	21:00	1.5	W
3-Jan-2017	22:00	1.6	WNW
3-Jan-2017	23:00	1.3	SSW
4-Jan-2017	0:00	1.3	W

4-Jan-2017	1:00	1.6	W
4-Jan-2017	2:00	1.7	SW
4-Jan-2017	3:00	1.5	N
4-Jan-2017	4:00	1.4	NW
4-Jan-2017	5:00	1.7	SW
4-Jan-2017	6:00	1.6	SW
4-Jan-2017	7:00	1.5	WNW
4-Jan-2017	8:00	1.6	W
4-Jan-2017	9:00	1.8	W
4-Jan-2017	10:00	2.4	SW
4-Jan-2017	11:00	2.8	SW
4-Jan-2017	12:00	2.5	SW
4-Jan-2017	13:00	2.6	W
4-Jan-2017	14:00	2.8	SW
4-Jan-2017	15:00	2.7	ENE
4-Jan-2017	16:00	2.2	NE
4-Jan-2017	17:00	2.5	NE
4-Jan-2017	18:00	2	NE
4-Jan-2017	19:00	2.3	NNE
4-Jan-2017	20:00	1.9	NE
4-Jan-2017	21:00	2.2	NE
4-Jan-2017	22:00	2.4	NE
4-Jan-2017	23:00	2.4	E
5-Jan-2017	0:00	2.5	N
5-Jan-2017	1:00	2.5	ENE
5-Jan-2017	2:00	2.9	ENE
5-Jan-2017	3:00	3	W
5-Jan-2017	4:00	3.1	W
5-Jan-2017	5:00	3	WNW
5-Jan-2017	6:00	3.2	NE
5-Jan-2017	7:00	2.8	N
5-Jan-2017	8:00	3.1	N
5-Jan-2017	9:00	3.1	NNE
5-Jan-2017	10:00	3.1	NNE
5-Jan-2017	11:00	2.5	ENE
5-Jan-2017	12:00	2.6	ENE
5-Jan-2017	13:00	3.3	ENE
	1	1	

5 L 2017	11.00		ENIE
5-Jan-2017	14:00	3.3	ENE
5-Jan-2017	15:00	3.7	ENE
5-Jan-2017	16:00	3.3	ENE
5-Jan-2017	17:00	3.2	WNW
5-Jan-2017	18:00	3.3	SW
5-Jan-2017	19:00	2.5	SW
5-Jan-2017	20:00	2.7	SSW
5-Jan-2017	21:00	2.9	WSW
5-Jan-2017	22:00	2.9	WNW
5-Jan-2017	23:00	2.4	WNW
6-Jan-2017	0:00	2.6	WNW
6-Jan-2017	1:00	2.9	WNW
6-Jan-2017	2:00	2.1	WNW
6-Jan-2017	3:00	2.1	WNW
6-Jan-2017	4:00	2	WNW
6-Jan-2017	5:00	1.8	WNW
6-Jan-2017	6:00	1.6	WSW
6-Jan-2017	7:00	2	WSW
6-Jan-2017	8:00	2.1	N
6-Jan-2017	9:00	2.6	ESE
6-Jan-2017	10:00	2.6	SSW
6-Jan-2017	11:00	2.8	W
6-Jan-2017	12:00	2.6	SSW
6-Jan-2017	13:00	3	WSW
6-Jan-2017	14:00	2.6	W
6-Jan-2017	15:00	2.6	WSW
6-Jan-2017	16:00	2.4	W
6-Jan-2017	17:00	2.3	W
6-Jan-2017	18:00	2.4	W
6-Jan-2017	19:00	2.5	W
6-Jan-2017	20:00	2.5	W
6-Jan-2017	21:00	2.4	W
6-Jan-2017	22:00	2.5	SSW
6-Jan-2017	23:00	2.2	SSW
7-Jan-2017	0:00	2	NE
7-Jan-2017	1:00	1.9	SSE
7-Jan-2017	2:00	1.6	NW

	1	<u></u>	T
7-Jan-2017	3:00	1.7	NNW
7-Jan-2017	4:00	1.7	WNW
7-Jan-2017	5:00	2.3	W
7-Jan-2017	6:00	1.9	W
7-Jan-2017	7:00	2.2	W
7-Jan-2017	8:00	2.5	W
7-Jan-2017	9:00	2.4	WNW
7-Jan-2017	10:00	2.2	W
7-Jan-2017	11:00	2.3	W
7-Jan-2017	12:00	2.7	WNW
7-Jan-2017	13:00	2.4	WSW
7-Jan-2017	14:00	2.3	WNW
7-Jan-2017	15:00	2.6	SW
7-Jan-2017	16:00	2.6	W
7-Jan-2017	17:00	2.1	W
7-Jan-2017	18:00	1.8	SW
7-Jan-2017	19:00	1.4	NNE
7-Jan-2017	20:00	1.2	Е
7-Jan-2017	21:00	1.6	NE
7-Jan-2017	22:00	1.8	NE
7-Jan-2017	23:00	1.3	NE
8-Jan-2017	0:00	1.1	NE
8-Jan-2017	1:00	1.3	ENE
8-Jan-2017	2:00	1.2	Е
8-Jan-2017	3:00	1	WSW
8-Jan-2017	4:00	0.9	SW
8-Jan-2017	5:00	1.2	ESE
8-Jan-2017	6:00	1	NE
8-Jan-2017	7:00	1	SW
8-Jan-2017	8:00	1.1	W
8-Jan-2017	9:00	1.5	WNW
8-Jan-2017	10:00	2.3	W
8-Jan-2017	11:00	2.2	W
8-Jan-2017	12:00	2.6	NE
8-Jan-2017	13:00	2.5	WNW
8-Jan-2017	14:00	2.6	ENE
8-Jan-2017	15:00	2.8	NE

8-Jan-2017	16:00	2.1	ENE
8-Jan-2017	17:00	1.5	ENE
8-Jan-2017	18:00	1.6	SW
8-Jan-2017	19:00	1.5	N
8-Jan-2017	20:00	1.2	N
8-Jan-2017	21:00	1.3	N
8-Jan-2017	22:00	1	N
8-Jan-2017	23:00	1.3	N
9-Jan-2017	0:00	1.8	N
9-Jan-2017	1:00	1.4	NE
9-Jan-2017	2:00	1.1	N
9-Jan-2017	3:00	1.2	NNE
9-Jan-2017	4:00	1	N
9-Jan-2017	5:00	1.1	N
9-Jan-2017	6:00	1	NNW
9-Jan-2017	7:00	0.9	W
9-Jan-2017	8:00	1.1	WSW
9-Jan-2017	9:00	2.1	N
9-Jan-2017	10:00	2.8	N
9-Jan-2017	11:00	2.5	N
9-Jan-2017	12:00	2.5	N
9-Jan-2017	13:00	2.3	N
9-Jan-2017	14:00	2.1	NNE
9-Jan-2017	15:00	2.1	N
9-Jan-2017	16:00	2	N
9-Jan-2017	17:00	1.9	ENE
9-Jan-2017	18:00	1.6	NE
9-Jan-2017	19:00	1.3	W
9-Jan-2017	20:00	0.9	NNE
9-Jan-2017	21:00	1	WSW
9-Jan-2017	22:00	1	W
9-Jan-2017	23:00	1.1	NE
10-Jan-2017	0:00	1.2	NNE
10-Jan-2017	1:00	1.7	N
10-Jan-2017	2:00	1.9	N
10-Jan-2017	3:00	1.5	NNE
10-Jan-2017	4:00	1.8	N

10-Jan-2017	5:00	2.1	N
10-Jan-2017	6:00	2.3	NNE
10-Jan-2017	7:00	2.4	NE
10-Jan-2017	8:00	2.5	N
10-Jan-2017	9:00	2.3	E
10-Jan-2017	10:00	2.5	SW
10-Jan-2017	11:00	2.4	ENE
10-Jan-2017	12:00	2.4	NE
10-Jan-2017	13:00	2.6	NE
10-Jan-2017	14:00	2.6	ENE
10-Jan-2017	15:00	2.5	NE
10-Jan-2017	16:00	2.5	NE
10-Jan-2017	17:00	2.7	ENE
10-Jan-2017	18:00	2.3	ENE
10-Jan-2017	19:00	2.1	N
10-Jan-2017	20:00	1.9	NE
10-Jan-2017	21:00	1.6	NNE
10-Jan-2017	22:00	1.1	WSW
10-Jan-2017	23:00	1.6	W
11-Jan-2017	0:00	2.2	W
11-Jan-2017	1:00	1.9	WNW
11-Jan-2017	2:00	2.3	ESE
11-Jan-2017	3:00	1.2	WSW
11-Jan-2017	4:00	1.2	NE
11-Jan-2017	5:00	2.3	NW
11-Jan-2017	6:00	2.1	NNE
11-Jan-2017	7:00	1.6	NE
11-Jan-2017	8:00	1.7	N
11-Jan-2017	9:00	2	SSW
11-Jan-2017	10:00	2.2	ESE
11-Jan-2017	11:00	2.6	ESE
11-Jan-2017	12:00	3.3	W
11-Jan-2017	13:00	2.9	WNW
11-Jan-2017	14:00	2.7	SSE
11-Jan-2017	15:00	2.9	NW
11-Jan-2017	16:00	2.8	WNW
11-Jan-2017	17:00	2.9	WSW

11-Jan-2017	18:00	2.3	W
11-Jan-2017	19:00	1.3	W
11-Jan-2017	20:00	2	W
11-Jan-2017	21:00	2.3	WSW
11-Jan-2017	22:00	1.8	SSE
11-Jan-2017	23:00	1.7	W
12-Jan-2017	0:00	1.5	W
12-Jan-2017	1:00	1.6	W
12-Jan-2017	2:00	1.3	WNW
12-Jan-2017	3:00	1.4	WNW
12-Jan-2017	4:00	1.1	WNW
12-Jan-2017	5:00	1.2	W
12-Jan-2017	6:00	0.8	W
12-Jan-2017	7:00	0.7	W
12-Jan-2017	8:00	1	WSW
12-Jan-2017	9:00	1	WSW
12-Jan-2017	10:00	1.7	WSW
12-Jan-2017	11:00	2.2	NNE
12-Jan-2017	12:00	2.4	SSE
12-Jan-2017	13:00	2.5	NE
12-Jan-2017	14:00	2.3	NE
12-Jan-2017	15:00	2	ESE
12-Jan-2017	16:00	2	ENE
12-Jan-2017	17:00	2.2	ENE
12-Jan-2017	18:00	1.8	NNE
12-Jan-2017	19:00	1.6	NNE
12-Jan-2017	20:00	1.1	NNE
12-Jan-2017	21:00	0.9	NNE
12-Jan-2017	22:00	0.8	ENE
12-Jan-2017	23:00	0.9	ENE
13-Jan-2017	0:00	0.8	ENE
13-Jan-2017	1:00	0.8	SSE
13-Jan-2017	2:00	0.9	NE
13-Jan-2017	3:00	0.8	ENE
13-Jan-2017	4:00	0.8	ENE
13-Jan-2017	5:00	0.8	ENE
13-Jan-2017	6:00	0.9	ENE

13-Jan-2017	7:00	0.8	ENE
13-Jan-2017	8:00	0.9	ESE
13-Jan-2017	9:00	1.3	ESE
13-Jan-2017	10:00	1.7	ENE
13-Jan-2017	11:00	1.6	ENE
13-Jan-2017	12:00	2.3	NNE
13-Jan-2017	13:00	2.2	NNE
13-Jan-2017	14:00	2.4	NE
13-Jan-2017	15:00	2.4	NNE
13-Jan-2017	16:00	2.2	SSE
13-Jan-2017	17:00	2.1	ESE
13-Jan-2017	18:00	1.7	E
13-Jan-2017	19:00	1.4	NNE
13-Jan-2017	20:00	0.9	ENE
13-Jan-2017	21:00	1.1	ENE
13-Jan-2017	22:00	0.8	NE
13-Jan-2017	23:00	0.9	ENE
14-Jan-2017	0:00	1	NNE
14-Jan-2017	1:00	0.9	ENE
14-Jan-2017	2:00	0.9	SSE
14-Jan-2017	3:00	1	S
14-Jan-2017	4:00	0.7	ESE
14-Jan-2017	5:00	0.8	SE
14-Jan-2017	6:00	0.6	SSW
14-Jan-2017	7:00	0.7	SSE
14-Jan-2017	8:00	1	SSE
14-Jan-2017	9:00	1.3	S
14-Jan-2017	10:00	2.1	SSW
14-Jan-2017	11:00	2.3	SSW
14-Jan-2017	12:00	2.9	SW
14-Jan-2017	13:00	2.4	ESE
14-Jan-2017	14:00	2.6	ENE
14-Jan-2017	15:00	2.9	NNW
14-Jan-2017	16:00	2.1	ENE
14-Jan-2017	17:00	1.8	ENE
14-Jan-2017	18:00	1.7	ENE
14-Jan-2017	19:00	1.6	SSE
•	•		

14-Jan-2017	20:00	1.4	ESE
14-Jan-2017	21:00	1.9	SE
14-Jan-2017	22:00	1.5	ENE
14-Jan-2017	23:00	0.9	SSE
15-Jan-2017	0:00	1.3	Е
15-Jan-2017	1:00	0.9	ESE
15-Jan-2017	2:00	1.1	ENE
15-Jan-2017	3:00	1.4	N
15-Jan-2017	4:00	1.4	ENE
15-Jan-2017	5:00	1.6	ENE
15-Jan-2017	6:00	1.9	NE
15-Jan-2017	7:00	1.9	NE
15-Jan-2017	8:00	1.8	ENE
15-Jan-2017	9:00	2.4	SE
15-Jan-2017	10:00	2.6	SSE
15-Jan-2017	11:00	2.7	Е
15-Jan-2017	12:00	3	ESE
15-Jan-2017	13:00	2.8	Е
15-Jan-2017	14:00	2.5	SE
15-Jan-2017	15:00	2.6	S
15-Jan-2017	16:00	3	S
15-Jan-2017	17:00	2.6	SSE
15-Jan-2017	18:00	2.3	ESE
15-Jan-2017	19:00	2	SE
15-Jan-2017	20:00	1.6	SE
15-Jan-2017	21:00	1.3	SSE
15-Jan-2017	22:00	1.6	SSE
15-Jan-2017	23:00	1.3	SSE
16-Jan-2017	0:00	1.1	SSE
16-Jan-2017	1:00	1.2	Е
16-Jan-2017	2:00	1	Е
16-Jan-2017	3:00	0.9	E
16-Jan-2017	4:00	1.1	E
16-Jan-2017	5:00	1.4	E
16-Jan-2017	6:00	0.8	E
16-Jan-2017	7:00	1.2	E
16-Jan-2017	8:00	1.1	NE
L	1		t

16-Jan-2017 9:00 1.8 NE 16-Jan-2017 10:00 2 NNE 16-Jan-2017 11:00 1.9 NE 16-Jan-2017 12:00 2.3 ENE 16-Jan-2017 13:00 2.5 ENE 16-Jan-2017 14:00 2.5 NE	
16-Jan-2017 11:00 1.9 NE 16-Jan-2017 12:00 2.3 ENE 16-Jan-2017 13:00 2.5 ENE 16-Jan-2017 14:00 2.5 NE	
16-Jan-2017 12:00 2.3 ENE 16-Jan-2017 13:00 2.5 ENE 16-Jan-2017 14:00 2.5 NE	
16-Jan-2017 13:00 2.5 ENE 16-Jan-2017 14:00 2.5 NE	
16-Jan-2017 14:00 2.5 NE	
40 L 2047 45 00 04 NNE	
16-Jan-2017 15:00 2.4 NNE	
16-Jan-2017 16:00 2.1 NE	
16-Jan-2017 17:00 2 NE	
16-Jan-2017 18:00 1.7 NE	
16-Jan-2017 19:00 1.4 E	
16-Jan-2017 20:00 1.3 E	
16-Jan-2017 21:00 1.2 W	
16-Jan-2017 22:00 1 NE	
16-Jan-2017 23:00 0.9 NNE	
17-Jan-2017 0:00 1.1 NE	
17-Jan-2017 1:00 1.3 N	
17-Jan-2017 2:00 1 N	
17-Jan-2017 3:00 1.3 ENE	
17-Jan-2017 4:00 1.1 N	
17-Jan-2017 5:00 1.3 NNE	
17-Jan-2017 6:00 1.3 N	
17-Jan-2017 7:00 1.3 N	
17-Jan-2017 8:00 2.1 N	
17-Jan-2017 9:00 1.8 NE	
17-Jan-2017 10:00 1.9 NNE	
17-Jan-2017 11:00 2.6 NNE	
17-Jan-2017 12:00 2.5 NE	
17-Jan-2017 13:00 2.7 NE	
17-Jan-2017 14:00 2.6 NNE	
17-Jan-2017 15:00 3 NNE	
17-Jan-2017 16:00 2.8 NNE	
17-Jan-2017 17:00 2.2 ENE	
17-Jan-2017 18:00 1.6 ENE	
17-Jan-2017 19:00 1.6 ENE	
17-Jan-2017 20:00 1.9 ENE	
17-Jan-2017 21:00 2 ENE	

17-Jan-2017	22:00	1.8	ENE	
17-Jan-2017	23:00	1.3	ENE	
18-Jan-2017	0:00	1	E	
18-Jan-2017	1:00	1.4	NE	
18-Jan-2017	2:00	0.7	W	
18-Jan-2017	3:00	0.9	NE	
18-Jan-2017	4:00	0.9	ENE	
18-Jan-2017	5:00	1.1	ENE	
18-Jan-2017	6:00	0.7	NE	
18-Jan-2017	7:00	0.8	ENE	
18-Jan-2017	8:00	1.2	NE	
18-Jan-2017	9:00	1.6	NE	
18-Jan-2017	10:00	2.2	NE	
18-Jan-2017	11:00	2.1	NE	
18-Jan-2017	12:00	2.5	NE	
18-Jan-2017	13:00	2	NE	
18-Jan-2017	14:00	2	NNE	
18-Jan-2017	15:00	2.2	N	
18-Jan-2017	16:00	2.2	N	
18-Jan-2017	17:00	2	N	
18-Jan-2017	18:00	1.9	Е	
18-Jan-2017	19:00	1.5	E	
18-Jan-2017	20:00	2.3	ENE	
18-Jan-2017	21:00	2.3	ENE	
18-Jan-2017	22:00	1.7	ENE	
18-Jan-2017	23:00	2.2	ENE	
19-Jan-2017	0:00	2.4	ESE	
19-Jan-2017	1:00	2	NNW	
19-Jan-2017	2:00	2.7	ENE	
19-Jan-2017	3:00	2.2	N	
19-Jan-2017	4:00	1.9	W	
19-Jan-2017	5:00	2.2	W	
19-Jan-2017	6:00	2.1	W	
19-Jan-2017	7:00	1.9	WSW	
19-Jan-2017	8:00	2.3	S	
19-Jan-2017	9:00	2.3	S	
19-Jan-2017	10:00	2.6	WNW	

1		T	T	
19-Jan-2017	11:00	2.7	N	
19-Jan-2017	12:00	2.9	N	
19-Jan-2017	13:00	1.9	NW	
19-Jan-2017	14:00	2.4	NW	
19-Jan-2017	15:00	2	WNW	
19-Jan-2017	16:00	2.5	WNW	
19-Jan-2017	17:00	2.4	Е	
19-Jan-2017	18:00	2	ESE	
19-Jan-2017	19:00	1.6	NNE	
19-Jan-2017	20:00	1.5	N	
19-Jan-2017	21:00	0.9	N	
19-Jan-2017	22:00	1.1	NW	
19-Jan-2017	23:00	1.4	W	
20-Jan-2017	0:00	1.3	NNE	
20-Jan-2017	1:00	1	Е	
20-Jan-2017	2:00	1.3	ENE	
20-Jan-2017	3:00	0.9	ENE	
20-Jan-2017	4:00	1	WNW	
20-Jan-2017	5:00	0.9	WNW	
20-Jan-2017	6:00	0.9	WNW	
20-Jan-2017	7:00	0.9	WNW	
20-Jan-2017	8:00	1.1	WNW	
20-Jan-2017	9:00	1.6	WNW	
20-Jan-2017	10:00	2.2	SW	
20-Jan-2017	11:00	2.3	WNW	
20-Jan-2017	12:00	2.3	WSW	
20-Jan-2017	13:00	2	SW	
20-Jan-2017	14:00	2.4	W	
20-Jan-2017	15:00	2.4	W	
20-Jan-2017	16:00	2.2	WNW	
20-Jan-2017	17:00	2.1	SW	
20-Jan-2017	18:00	1.9	SW	
20-Jan-2017	19:00	1.6	WNW	
20-Jan-2017	20:00	0.9	W	
20-Jan-2017	21:00	1	W	
20-Jan-2017	22:00	0.9	WNW	
20-Jan-2017	23:00	1.1	W	

21-Jan-2017	0:00	1.1	W	
21-Jan-2017	1:00	1.1	WNW	
21-Jan-2017	2:00	1	SSW	
21-Jan-2017	3:00	1.2	WNW	
21-Jan-2017	4:00	1.2	WNW	
21-Jan-2017	5:00	1	WNW	
21-Jan-2017	6:00	1.2	NNE	
21-Jan-2017	7:00	1.3	NNE	
21-Jan-2017	8:00	1.3	SSW	
21-Jan-2017	9:00	1.8	SW	
21-Jan-2017	10:00	2	W	
21-Jan-2017	11:00	2.2	NNE	
21-Jan-2017	12:00	2.3	SE	
21-Jan-2017	13:00	2.5	ENE	
21-Jan-2017	14:00	2.7	NE	
21-Jan-2017	15:00	2.9	ENE	
21-Jan-2017	16:00	2.7	NE	
21-Jan-2017	17:00	2.6	N	
21-Jan-2017	18:00	2.4	NNE	
21-Jan-2017	19:00	2.1	NE	
21-Jan-2017	20:00	2.4	E	
21-Jan-2017	21:00	2.3	ENE	
21-Jan-2017	22:00	2.3	ENE	
21-Jan-2017	23:00	2.3	NE	
22-Jan-2017	0:00	2.6	N	
22-Jan-2017	1:00	2.3	ENE	
22-Jan-2017	2:00	2.2	ENE	
22-Jan-2017	3:00	1.8	ENE	
22-Jan-2017	4:00	2.4	N	
22-Jan-2017	5:00	2.4	SSE	
22-Jan-2017	6:00	1.8	E	
22-Jan-2017	7:00	1.9	ENE	
22-Jan-2017	8:00	2.4	ESE	
22-Jan-2017	9:00	2.4	ENE	
22-Jan-2017	10:00	2.4	ENE	
22-Jan-2017	11:00	2.6	ENE	
22-Jan-2017	12:00	2.5	ESE	

22-Jan-2017 13:00 2.5 ESE 22-Jan-2017 14:00 2.7 ENE 22-Jan-2017 15:00 2.4 ENE 22-Jan-2017 16:00 2.8 ENE 22-Jan-2017 17:00 2.2 ENE 22-Jan-2017 18:00 2 NE 22-Jan-2017 19:00 2.6 ENE 22-Jan-2017 20:00 2.8 NE 22-Jan-2017 21:00 3 NE
22-Jan-2017 15:00 2.4 ENE 22-Jan-2017 16:00 2.8 ENE 22-Jan-2017 17:00 2.2 ENE 22-Jan-2017 18:00 2 NE 22-Jan-2017 19:00 2.6 ENE 22-Jan-2017 20:00 2.8 NE
22-Jan-2017 16:00 2.8 ENE 22-Jan-2017 17:00 2.2 ENE 22-Jan-2017 18:00 2 NE 22-Jan-2017 19:00 2.6 ENE 22-Jan-2017 20:00 2.8 NE
22-Jan-2017 17:00 2.2 ENE 22-Jan-2017 18:00 2 NE 22-Jan-2017 19:00 2.6 ENE 22-Jan-2017 20:00 2.8 NE
22-Jan-2017 18:00 2 NE 22-Jan-2017 19:00 2.6 ENE 22-Jan-2017 20:00 2.8 NE
22-Jan-2017 19:00 2.6 ENE 22-Jan-2017 20:00 2.8 NE
22-Jan-2017 20:00 2.8 NE
22-Jan-2017 21:00 3 NE
22-Jan-2017 22:00 2.7 NE
22-Jan-2017 23:00 2.4 NNE
23-Jan-2017 0:00 2.3 NNE
23-Jan-2017 1:00 2.3 NE
23-Jan-2017 2:00 2.4 NNE
23-Jan-2017 3:00 1.9 ENE
23-Jan-2017 4:00 2.2 E
23-Jan-2017 5:00 2.5 ENE
23-Jan-2017 6:00 2 ENE
23-Jan-2017 7:00 1.9 NE
23-Jan-2017 8:00 2.3 SSE
23-Jan-2017 9:00 2.5 NNE
23-Jan-2017 10:00 3.2 NNE
23-Jan-2017 11:00 3.2 N
23-Jan-2017 12:00 3.1 NE
23-Jan-2017 13:00 3.4 ENE
23-Jan-2017 14:00 2.9 ENE
23-Jan-2017 15:00 2.8 ENE
23-Jan-2017 16:00 2.6 ENE
23-Jan-2017 17:00 2.8 ESE
23-Jan-2017 18:00 2.5 ESE
23-Jan-2017 19:00 2.1 ESE
23-Jan-2017 20:00 2.4 ESE
23-Jan-2017 21:00 2.2 NNE
23-Jan-2017 22:00 1.7 NNE
23-Jan-2017 23:00 1.4 NE
24-Jan-2017 0:00 1.5 SE
24-Jan-2017 1:00 1.5 E

24-Jan-2017	2:00	1.2	NNE	
24-Jan-2017	3:00	1.1	NNE	
24-Jan-2017	4:00	1.3	NE	
24-Jan-2017	5:00	1.4	NE	
24-Jan-2017	6:00	1.3	NE	
24-Jan-2017	7:00	1.4	NE	
24-Jan-2017	8:00	1.8	NE	
24-Jan-2017	9:00	2.1	ESE	
24-Jan-2017	10:00	2.5	ESE	
24-Jan-2017	11:00	2.6	ESE	
24-Jan-2017	12:00	2.4	WSW	
24-Jan-2017	13:00	2.5	NE	
24-Jan-2017	14:00	2.9	S	
24-Jan-2017	15:00	2.6	SE	
24-Jan-2017	16:00	2.4	ESE	
24-Jan-2017	17:00	1.9	NE	
24-Jan-2017	18:00	1.8	ENE	
24-Jan-2017	19:00	1.5	ESE	
24-Jan-2017	20:00	1.3	ENE	
24-Jan-2017	21:00	1.2	SSE	
24-Jan-2017	22:00	1.2	SW	
24-Jan-2017	23:00	1.3	W	
25-Jan-2017	0:00	1.3	N	
25-Jan-2017	1:00	1.2	N	
25-Jan-2017	2:00	1.2	SE	
25-Jan-2017	3:00	1.1	SE	
25-Jan-2017	4:00	1	SSE	
25-Jan-2017	5:00	1.1	SSE	
25-Jan-2017	6:00	0.9	ESE	
25-Jan-2017	7:00	1.2	SSE	
25-Jan-2017	8:00	2	ENE	
25-Jan-2017	9:00	2.6	NE	
25-Jan-2017	10:00	2.7	ENE	
25-Jan-2017	11:00	2.5	NE	
25-Jan-2017	12:00	1.9	N	
25-Jan-2017	13:00	2.4	SE	
25-Jan-2017	14:00	2.3	SE	
L	· ·			

25-Jan-2017	15:00	2.8	SE	
25-Jan-2017	16:00	2.4	ESE	
25-Jan-2017	17:00	1.9	SE	
25-Jan-2017	18:00	1.6	SE	
25-Jan-2017	19:00	1.2	ESE	
25-Jan-2017	20:00	0.9	SE	
25-Jan-2017	21:00	0.7	SSE	
25-Jan-2017	22:00	0.6	SE	
25-Jan-2017	23:00	0.7	SE	
26-Jan-2017	0:00	0.8	SE	
26-Jan-2017	1:00	0.6	NE	
26-Jan-2017	2:00	0.6	NE	
26-Jan-2017	3:00	0.6	E	
26-Jan-2017	4:00	0.5	ESE	
26-Jan-2017	5:00	0.5	ENE	
26-Jan-2017	6:00	0.4	NE	
26-Jan-2017	7:00	0.6	NE	
26-Jan-2017	8:00	1.9	ESE	
26-Jan-2017	9:00	2.2	SE	
26-Jan-2017	10:00	2.1	NE	
26-Jan-2017	11:00	1.6	SE	
26-Jan-2017	12:00	2.2	SSW	
26-Jan-2017	13:00	2.5	ESE	
26-Jan-2017	14:00	2.2	SSW	
26-Jan-2017	15:00	2.2	SE	
26-Jan-2017	16:00	2.1	SE	
26-Jan-2017	17:00	1.7	SE	
26-Jan-2017	18:00	1.2	NE	
26-Jan-2017	19:00	1	NE	
26-Jan-2017	20:00	1.2	ESE	
26-Jan-2017	21:00	1.8	ESE	
26-Jan-2017	22:00	1.8	ESE	
26-Jan-2017	23:00	1.8	NE	
27-Jan-2017	0:00	1.4	ENE	
27-Jan-2017	1:00	1.6	SSW	
27-Jan-2017	2:00	1.4	SSE	
27-Jan-2017	3:00	1.2	ENE	
1	· ·			

27-Jan-2017 5:00 1 ESE 27-Jan-2017 6:00 0.9 NE 27-Jan-2017 7:00 0.9 NNE 27-Jan-2017 8:00 1.3 WSW 27-Jan-2017 9:00 1.6 WNW 27-Jan-2017 10:00 1.4 WSW 27-Jan-2017 11:00 1.5 ENE 27-Jan-2017 12:00 2.4 NE 27-Jan-2017 13:00 2.4 SW 27-Jan-2017 14:00 2.5 SE 27-Jan-2017 15:00 2.3 SE 27-Jan-2017 16:00 2.1 SE 27-Jan-2017 16:00 2.1 SE 27-Jan-2017 18:00 1.6 SE 27-Jan-2017 19:00 1.2 WNW 27-Jan-2017 20:00 1 ENE 27-Jan-2017 20:00 1 ENE 27-Jan-2017 20:00 0.8 N 27-Jan-201		<u> </u>			
27-Jan-2017 6:00 0.9 NE 27-Jan-2017 7:00 0.9 NNE 27-Jan-2017 8:00 1.3 WSW 27-Jan-2017 9:00 1.6 WNW 27-Jan-2017 10:00 1.4 WSW 27-Jan-2017 11:00 1.5 ENE 27-Jan-2017 12:00 2.4 NE 27-Jan-2017 13:00 2.4 SW 27-Jan-2017 14:00 2.5 SE 27-Jan-2017 15:00 2.3 SE 27-Jan-2017 16:00 2.1 SE 27-Jan-2017 16:00 2.1 SE 27-Jan-2017 18:00 1.6 SE 27-Jan-2017 19:00 1.2 WNW 27-Jan-2017 20:00 1 ENE 27-Jan-2017 20:00 1 ENE 27-Jan-2017 20:00 1 N 28-Jan-2017 2:00 0.8 N 27-Jan-2017<	27-Jan-2017	4:00	1.1	SSE	
27-Jan-2017 7:00 0.9 NNE 27-Jan-2017 8:00 1.3 WSW 27-Jan-2017 9:00 1.6 WNW 27-Jan-2017 10:00 1.4 WSW 27-Jan-2017 11:00 1.5 ENE 27-Jan-2017 12:00 2.4 NE 27-Jan-2017 13:00 2.4 SW 27-Jan-2017 14:00 2.5 SE 27-Jan-2017 15:00 2.3 SE 27-Jan-2017 16:00 2.1 SE 27-Jan-2017 17:00 2.1 SE 27-Jan-2017 18:00 1.6 SE 27-Jan-2017 19:00 1.2 WNW 27-Jan-2017 20:00 1 ENE 27-Jan-2017 20:00 1 ENE 27-Jan-2017 20:00 1 N 27-Jan-2017 20:00 0.8 N 27-Jan-2017 20:00 0.8 N 27-Jan-2017	27-Jan-2017	5:00	1	ESE	
27-Jan-2017 8:00 1.3 WSW 27-Jan-2017 9:00 1.6 WNW 27-Jan-2017 10:00 1.4 WSW 27-Jan-2017 11:00 1.5 ENE 27-Jan-2017 12:00 2.4 NE 27-Jan-2017 13:00 2.4 SW 27-Jan-2017 14:00 2.5 SE 27-Jan-2017 15:00 2.3 SE 27-Jan-2017 16:00 2.1 SE 27-Jan-2017 17:00 2.1 SE 27-Jan-2017 18:00 1.6 SE 27-Jan-2017 19:00 1.2 WNW 27-Jan-2017 20:00 1 ENE 27-Jan-2017 20:00 1 ENE 27-Jan-2017 20:00 1 N 27-Jan-2017 20:00 0.8 N 27-Jan-2017 20:00 0.8 N 27-Jan-2017 20:00 0.8 N 27-Jan-2017<	27-Jan-2017	6:00	0.9	NE	
27-Jan-2017 9:00 1.6 WNW 27-Jan-2017 10:00 1.4 WSW 27-Jan-2017 11:00 1.5 ENE 27-Jan-2017 12:00 2.4 NE 27-Jan-2017 13:00 2.4 SW 27-Jan-2017 14:00 2.5 SE 27-Jan-2017 15:00 2.3 SE 27-Jan-2017 16:00 2.1 SE 27-Jan-2017 17:00 2.1 SE 27-Jan-2017 18:00 1.6 SE 27-Jan-2017 19:00 1.2 WNW 27-Jan-2017 20:00 1 ENE 27-Jan-2017 21:00 1.6 ENE 27-Jan-2017 21:00 1.6 ENE 27-Jan-2017 22:00 0.8 N 27-Jan-2017 23:00 1 N 28-Jan-2017 0:00 0.9 NNE 28-Jan-2017 2:00 0.8 ENE 28-Jan-	27-Jan-2017	7:00	0.9	NNE	
27-Jan-2017 10:00 1.4 WSW 27-Jan-2017 11:00 1.5 ENE 27-Jan-2017 12:00 2.4 NE 27-Jan-2017 13:00 2.4 SW 27-Jan-2017 14:00 2.5 SE 27-Jan-2017 15:00 2.3 SE 27-Jan-2017 16:00 2.1 SE 27-Jan-2017 17:00 2.1 SE 27-Jan-2017 18:00 1.6 SE 27-Jan-2017 19:00 1.2 WNW 27-Jan-2017 20:00 1 ENE 27-Jan-2017 21:00 1.6 ENE 27-Jan-2017 22:00 0.8 N 27-Jan-2017 23:00 1 N 28-Jan-2017 0:00 0.9 NNE 28-Jan-2017 1:00 0.8 ESE 28-Jan-2017 2:00 0.8 ENE 28-Jan-2017 3:00 1.7 NE 28-Jan-20	27-Jan-2017	8:00	1.3	WSW	
27-Jan-2017 11:00 1.5 ENE 27-Jan-2017 12:00 2.4 NE 27-Jan-2017 13:00 2.4 SW 27-Jan-2017 14:00 2.5 SE 27-Jan-2017 15:00 2.3 SE 27-Jan-2017 16:00 2.1 SE 27-Jan-2017 17:00 2.1 SE 27-Jan-2017 18:00 1.6 SE 27-Jan-2017 19:00 1.2 WNW 27-Jan-2017 20:00 1 ENE 27-Jan-2017 20:00 1 ENE 27-Jan-2017 20:00 1.6 ENE 27-Jan-2017 20:00 1.6 ENE 27-Jan-2017 20:00 0.8 N 27-Jan-2017 20:00 0.8 N 27-Jan-2017 20:00 0.8 ENE 28-Jan-2017 1:00 0.8 ESE 28-Jan-2017 2:00 0.8 ENE 28-Jan	27-Jan-2017	9:00	1.6	WNW	
27-Jan-2017 12:00 2.4 NE 27-Jan-2017 13:00 2.4 SW 27-Jan-2017 14:00 2.5 SE 27-Jan-2017 15:00 2.3 SE 27-Jan-2017 16:00 2.1 SE 27-Jan-2017 17:00 2.1 SE 27-Jan-2017 18:00 1.6 SE 27-Jan-2017 19:00 1.2 WNW 27-Jan-2017 20:00 1 ENE 27-Jan-2017 21:00 1.6 ENE 27-Jan-2017 22:00 0.8 N 27-Jan-2017 23:00 1 N 28-Jan-2017 23:00 1 N 28-Jan-2017 1:00 0.8 ESE 28-Jan-2017 2:00 0.8 ENE 28-Jan-2017 2:00 0.8 ENE 28-Jan-2017 3:00 1.7 NE 28-Jan-2017 4:00 1.6 ENE 28-Jan-2017 <td>27-Jan-2017</td> <td>10:00</td> <td>1.4</td> <td>WSW</td>	27-Jan-2017	10:00	1.4	WSW	
27-Jan-2017 13:00 2.4 SW 27-Jan-2017 14:00 2.5 SE 27-Jan-2017 15:00 2.3 SE 27-Jan-2017 16:00 2.1 SE 27-Jan-2017 17:00 2.1 SE 27-Jan-2017 18:00 1.6 SE 27-Jan-2017 19:00 1.2 WNW 27-Jan-2017 20:00 1 ENE 27-Jan-2017 21:00 1.6 ENE 27-Jan-2017 22:00 0.8 N 27-Jan-2017 23:00 1 N 28-Jan-2017 23:00 1 N 28-Jan-2017 1:00 0.8 ESE 28-Jan-2017 1:00 0.8 ESE 28-Jan-2017 2:00 0.8 ENE 28-Jan-2017 3:00 1.7 NE 28-Jan-2017 4:00 1.6 ENE 28-Jan-2017 5:00 1.4 ENE 28-Jan-2017 <td>27-Jan-2017</td> <td>11:00</td> <td>1.5</td> <td>ENE</td>	27-Jan-2017	11:00	1.5	ENE	
27-Jan-2017 14:00 2.5 SE 27-Jan-2017 15:00 2.3 SE 27-Jan-2017 16:00 2.1 SE 27-Jan-2017 17:00 2.1 SE 27-Jan-2017 18:00 1.6 SE 27-Jan-2017 19:00 1.2 WNW 27-Jan-2017 20:00 1 ENE 27-Jan-2017 21:00 1.6 ENE 27-Jan-2017 22:00 0.8 N 27-Jan-2017 23:00 1 N 28-Jan-2017 0:00 0.9 NNE 28-Jan-2017 1:00 0.8 ESE 28-Jan-2017 2:00 0.8 ENE 28-Jan-2017 3:00 1.7 NE 28-Jan-2017 4:00 1.6 ENE 28-Jan-2017 5:00 1.4 ENE 28-Jan-2017 7:00 1.6 NE 28-Jan-2017 8:00 1.8 N 28-Jan-2017 <td>27-Jan-2017</td> <td>12:00</td> <td>2.4</td> <td>NE</td>	27-Jan-2017	12:00	2.4	NE	
27-Jan-2017 15:00 2.3 SE 27-Jan-2017 16:00 2.1 SE 27-Jan-2017 17:00 2.1 SE 27-Jan-2017 18:00 1.6 SE 27-Jan-2017 19:00 1.2 WNW 27-Jan-2017 20:00 1 ENE 27-Jan-2017 21:00 1.6 ENE 27-Jan-2017 22:00 0.8 N 27-Jan-2017 23:00 1 N 28-Jan-2017 0:00 0.9 NNE 28-Jan-2017 1:00 0.8 ESE 28-Jan-2017 2:00 0.8 ENE 28-Jan-2017 3:00 1.7 NE 28-Jan-2017 4:00 1.6 ENE 28-Jan-2017 5:00 1.4 ENE 28-Jan-2017 6:00 1.4 ENE 28-Jan-2017 8:00 1.8 N 28-Jan-2017 9:00 2.3 ENE 28-Jan-2017 </td <td>27-Jan-2017</td> <td>13:00</td> <td>2.4</td> <td>SW</td>	27-Jan-2017	13:00	2.4	SW	
27-Jan-2017 16:00 2.1 SE 27-Jan-2017 17:00 2.1 SE 27-Jan-2017 18:00 1.6 SE 27-Jan-2017 19:00 1.2 WNW 27-Jan-2017 20:00 1 ENE 27-Jan-2017 21:00 1.6 ENE 27-Jan-2017 22:00 0.8 N 27-Jan-2017 23:00 1 N 28-Jan-2017 0:00 0.9 NNE 28-Jan-2017 1:00 0.8 ESE 28-Jan-2017 2:00 0.8 ENE 28-Jan-2017 3:00 1.7 NE 28-Jan-2017 4:00 1.6 ENE 28-Jan-2017 5:00 1.4 ENE 28-Jan-2017 6:00 1.4 ENE 28-Jan-2017 8:00 1.8 N 28-Jan-2017 9:00 2.3 ENE 28-Jan-2017 10:00 3.1 NE 28-Jan-2017 </td <td>27-Jan-2017</td> <td>14:00</td> <td>2.5</td> <td>SE</td>	27-Jan-2017	14:00	2.5	SE	
27-Jan-2017 17:00 2.1 SE 27-Jan-2017 18:00 1.6 SE 27-Jan-2017 19:00 1.2 WNW 27-Jan-2017 20:00 1 ENE 27-Jan-2017 21:00 1.6 ENE 27-Jan-2017 22:00 0.8 N 27-Jan-2017 23:00 1 N 28-Jan-2017 0:00 0.9 NNE 28-Jan-2017 1:00 0.8 ESE 28-Jan-2017 2:00 0.8 ENE 28-Jan-2017 3:00 1.7 NE 28-Jan-2017 4:00 1.6 ENE 28-Jan-2017 5:00 1.4 ENE 28-Jan-2017 6:00 1.4 ENE 28-Jan-2017 8:00 1.8 N 28-Jan-2017 9:00 2.3 ENE 28-Jan-2017 10:00 3.1 NE 28-Jan-2017 11:00 3.1 W 28-Jan-2017 <td>27-Jan-2017</td> <td>15:00</td> <td>2.3</td> <td>SE</td>	27-Jan-2017	15:00	2.3	SE	
27-Jan-2017 18:00 1.6 SE 27-Jan-2017 19:00 1.2 WNW 27-Jan-2017 20:00 1 ENE 27-Jan-2017 21:00 1.6 ENE 27-Jan-2017 22:00 0.8 N 27-Jan-2017 23:00 1 N 28-Jan-2017 0:00 0.9 NNE 28-Jan-2017 1:00 0.8 ESE 28-Jan-2017 2:00 0.8 ENE 28-Jan-2017 3:00 1.7 NE 28-Jan-2017 4:00 1.6 ENE 28-Jan-2017 5:00 1.4 ENE 28-Jan-2017 5:00 1.4 ENE 28-Jan-2017 7:00 1.6 NE 28-Jan-2017 8:00 1.8 N 28-Jan-2017 10:00 3.1 NE 28-Jan-2017 11:00 3.1 NE 28-Jan-2017 11:00 3.1 W 28-Jan-2017 12:00 2.7 N 28-Jan-2017 13:00	27-Jan-2017	16:00	2.1	SE	
27-Jan-2017 19:00 1.2 WNW 27-Jan-2017 20:00 1 ENE 27-Jan-2017 21:00 1.6 ENE 27-Jan-2017 22:00 0.8 N 27-Jan-2017 23:00 1 N 28-Jan-2017 0:00 0.9 NNE 28-Jan-2017 1:00 0.8 ESE 28-Jan-2017 2:00 0.8 ENE 28-Jan-2017 3:00 1.7 NE 28-Jan-2017 4:00 1.6 ENE 28-Jan-2017 5:00 1.4 ENE 28-Jan-2017 6:00 1.4 ENE 28-Jan-2017 7:00 1.6 NE 28-Jan-2017 9:00 2.3 ENE 28-Jan-2017 10:00 3.1 NE 28-Jan-2017 11:00 3.1 W 28-Jan-2017 12:00 2.7 N 28-Jan-2017 13:00 2.8 NE	27-Jan-2017	17:00	2.1	SE	
27-Jan-2017 20:00 1 ENE 27-Jan-2017 21:00 1.6 ENE 27-Jan-2017 22:00 0.8 N 27-Jan-2017 23:00 1 N 28-Jan-2017 0:00 0.9 NNE 28-Jan-2017 1:00 0.8 ESE 28-Jan-2017 2:00 0.8 ENE 28-Jan-2017 3:00 1.7 NE 28-Jan-2017 4:00 1.6 ENE 28-Jan-2017 5:00 1.4 ENE 28-Jan-2017 6:00 1.4 ENE 28-Jan-2017 7:00 1.6 NE 28-Jan-2017 8:00 1.8 N 28-Jan-2017 9:00 2.3 ENE 28-Jan-2017 10:00 3.1 NE 28-Jan-2017 11:00 3.1 W 28-Jan-2017 12:00 2.7 N 28-Jan-2017 13:00 2.8 NE	27-Jan-2017	18:00	1.6	SE	
27-Jan-2017 21:00 1.6 ENE 27-Jan-2017 22:00 0.8 N 27-Jan-2017 23:00 1 N 28-Jan-2017 0:00 0.9 NNE 28-Jan-2017 1:00 0.8 ESE 28-Jan-2017 2:00 0.8 ENE 28-Jan-2017 3:00 1.7 NE 28-Jan-2017 4:00 1.6 ENE 28-Jan-2017 5:00 1.4 ENE 28-Jan-2017 6:00 1.4 ENE 28-Jan-2017 8:00 1.8 N 28-Jan-2017 9:00 2.3 ENE 28-Jan-2017 10:00 3.1 NE 28-Jan-2017 11:00 3.1 W 28-Jan-2017 12:00 2.7 N 28-Jan-2017 13:00 2.8 NE	27-Jan-2017	19:00	1.2	WNW	
27-Jan-2017 22:00 0.8 N 27-Jan-2017 23:00 1 N 28-Jan-2017 0:00 0.9 NNE 28-Jan-2017 1:00 0.8 ESE 28-Jan-2017 2:00 0.8 ENE 28-Jan-2017 3:00 1.7 NE 28-Jan-2017 4:00 1.6 ENE 28-Jan-2017 5:00 1.4 ENE 28-Jan-2017 6:00 1.4 ENE 28-Jan-2017 7:00 1.6 NE 28-Jan-2017 8:00 1.8 N 28-Jan-2017 9:00 2.3 ENE 28-Jan-2017 10:00 3.1 NE 28-Jan-2017 11:00 3.1 W 28-Jan-2017 12:00 2.7 N 28-Jan-2017 13:00 2.8 NE	27-Jan-2017	20:00	1	ENE	
27-Jan-2017 23:00 1 N 28-Jan-2017 0:00 0.9 NNE 28-Jan-2017 1:00 0.8 ESE 28-Jan-2017 2:00 0.8 ENE 28-Jan-2017 3:00 1.7 NE 28-Jan-2017 4:00 1.6 ENE 28-Jan-2017 5:00 1.4 ENE 28-Jan-2017 6:00 1.4 ENE 28-Jan-2017 7:00 1.6 NE 28-Jan-2017 8:00 1.8 N 28-Jan-2017 9:00 2.3 ENE 28-Jan-2017 10:00 3.1 NE 28-Jan-2017 11:00 3.1 W 28-Jan-2017 12:00 2.7 N 28-Jan-2017 13:00 2.8 NE	27-Jan-2017	21:00	1.6	ENE	
28-Jan-2017 0:00 0.9 NNE 28-Jan-2017 1:00 0.8 ESE 28-Jan-2017 2:00 0.8 ENE 28-Jan-2017 3:00 1.7 NE 28-Jan-2017 4:00 1.6 ENE 28-Jan-2017 5:00 1.4 ENE 28-Jan-2017 6:00 1.4 ENE 28-Jan-2017 7:00 1.6 NE 28-Jan-2017 8:00 1.8 N 28-Jan-2017 9:00 2.3 ENE 28-Jan-2017 10:00 3.1 NE 28-Jan-2017 11:00 3.1 W 28-Jan-2017 12:00 2.7 N 28-Jan-2017 13:00 2.8 NE	27-Jan-2017	22:00	0.8	N	
28-Jan-2017 1:00 0.8 ESE 28-Jan-2017 2:00 0.8 ENE 28-Jan-2017 3:00 1.7 NE 28-Jan-2017 4:00 1.6 ENE 28-Jan-2017 5:00 1.4 ENE 28-Jan-2017 6:00 1.4 ENE 28-Jan-2017 7:00 1.6 NE 28-Jan-2017 8:00 1.8 N 28-Jan-2017 9:00 2.3 ENE 28-Jan-2017 10:00 3.1 NE 28-Jan-2017 11:00 3.1 W 28-Jan-2017 12:00 2.7 N 28-Jan-2017 13:00 2.8 NE	27-Jan-2017	23:00	1	N	
28-Jan-2017 2:00 0.8 ENE 28-Jan-2017 3:00 1.7 NE 28-Jan-2017 4:00 1.6 ENE 28-Jan-2017 5:00 1.4 ENE 28-Jan-2017 6:00 1.4 ENE 28-Jan-2017 7:00 1.6 NE 28-Jan-2017 8:00 1.8 N 28-Jan-2017 9:00 2.3 ENE 28-Jan-2017 10:00 3.1 NE 28-Jan-2017 11:00 3.1 W 28-Jan-2017 12:00 2.7 N 28-Jan-2017 13:00 2.8 NE	28-Jan-2017	0:00	0.9	NNE	
28-Jan-2017 3:00 1.7 NE 28-Jan-2017 4:00 1.6 ENE 28-Jan-2017 5:00 1.4 ENE 28-Jan-2017 6:00 1.4 ENE 28-Jan-2017 7:00 1.6 NE 28-Jan-2017 8:00 1.8 N 28-Jan-2017 9:00 2.3 ENE 28-Jan-2017 10:00 3.1 NE 28-Jan-2017 11:00 3.1 W 28-Jan-2017 12:00 2.7 N 28-Jan-2017 13:00 2.8 NE	28-Jan-2017	1:00	0.8	ESE	
28-Jan-2017 4:00 1.6 ENE 28-Jan-2017 5:00 1.4 ENE 28-Jan-2017 6:00 1.4 ENE 28-Jan-2017 7:00 1.6 NE 28-Jan-2017 8:00 1.8 N 28-Jan-2017 9:00 2.3 ENE 28-Jan-2017 10:00 3.1 NE 28-Jan-2017 11:00 3.1 W 28-Jan-2017 12:00 2.7 N 28-Jan-2017 13:00 2.8 NE	28-Jan-2017	2:00	0.8	ENE	
28-Jan-2017 5:00 1.4 ENE 28-Jan-2017 6:00 1.4 ENE 28-Jan-2017 7:00 1.6 NE 28-Jan-2017 8:00 1.8 N 28-Jan-2017 9:00 2.3 ENE 28-Jan-2017 10:00 3.1 NE 28-Jan-2017 11:00 3.1 W 28-Jan-2017 12:00 2.7 N 28-Jan-2017 13:00 2.8 NE	28-Jan-2017	3:00	1.7	NE	
28-Jan-2017 6:00 1.4 ENE 28-Jan-2017 7:00 1.6 NE 28-Jan-2017 8:00 1.8 N 28-Jan-2017 9:00 2.3 ENE 28-Jan-2017 10:00 3.1 NE 28-Jan-2017 11:00 3.1 W 28-Jan-2017 12:00 2.7 N 28-Jan-2017 13:00 2.8 NE	28-Jan-2017	4:00	1.6	ENE	
28-Jan-2017 7:00 1.6 NE 28-Jan-2017 8:00 1.8 N 28-Jan-2017 9:00 2.3 ENE 28-Jan-2017 10:00 3.1 NE 28-Jan-2017 11:00 3.1 W 28-Jan-2017 12:00 2.7 N 28-Jan-2017 13:00 2.8 NE	28-Jan-2017	5:00	1.4	ENE	
28-Jan-2017 8:00 1.8 N 28-Jan-2017 9:00 2.3 ENE 28-Jan-2017 10:00 3.1 NE 28-Jan-2017 11:00 3.1 W 28-Jan-2017 12:00 2.7 N 28-Jan-2017 13:00 2.8 NE	28-Jan-2017	6:00	1.4	ENE	
28-Jan-2017 9:00 2.3 ENE 28-Jan-2017 10:00 3.1 NE 28-Jan-2017 11:00 3.1 W 28-Jan-2017 12:00 2.7 N 28-Jan-2017 13:00 2.8 NE	28-Jan-2017	7:00	1.6	NE	
28-Jan-2017 10:00 3.1 NE 28-Jan-2017 11:00 3.1 W 28-Jan-2017 12:00 2.7 N 28-Jan-2017 13:00 2.8 NE	28-Jan-2017	8:00	1.8	N	
28-Jan-2017 11:00 3.1 W 28-Jan-2017 12:00 2.7 N 28-Jan-2017 13:00 2.8 NE	28-Jan-2017	9:00	2.3	ENE	
28-Jan-2017 12:00 2.7 N 28-Jan-2017 13:00 2.8 NE	28-Jan-2017	10:00	3.1	NE	
28-Jan-2017 13:00 2.8 NE	28-Jan-2017	11:00	3.1	W	
	28-Jan-2017	12:00	2.7	N	
29 Jan 2017 14:00 2.9 ENE	28-Jan-2017	13:00	2.8		
20-Jan-2017 14.00 2.0 ENE	28-Jan-2017	14:00	2.8	ENE	
28-Jan-2017 15:00 3.3 ENE	28-Jan-2017	15:00	3.3		
28-Jan-2017 16:00 2.7 SE	28-Jan-2017	16:00	2.7	SE	

28-Jan-2017	17:00	3.2	NE	
28-Jan-2017	18:00	2.5	NE	
28-Jan-2017	19:00	2.4	NE	
28-Jan-2017	20:00	2.2	NNE	
28-Jan-2017	21:00	1.9	NE	
28-Jan-2017	22:00	2	NE	
28-Jan-2017	23:00	2	NNE	
29-Jan-2017	0:00	2.1	ESE	
29-Jan-2017	1:00	1.4	NE	
29-Jan-2017	2:00	1.6	NE	
29-Jan-2017	3:00	1.9	NE	
29-Jan-2017	4:00	1.8	NE	
29-Jan-2017	5:00	1.8	NNE	
29-Jan-2017	6:00	1.8	NNE	
29-Jan-2017	7:00	1.7	NNE	
29-Jan-2017	8:00	1.9	NNE	
29-Jan-2017	9:00	2.6	NNE	
29-Jan-2017	10:00	2.9	NNE	
29-Jan-2017	11:00	2.7	N	
29-Jan-2017	12:00	3	NNE	
29-Jan-2017	13:00	2.7	NW	
29-Jan-2017	14:00	2.6	WNW	
29-Jan-2017	15:00	2.9	SSW	
29-Jan-2017	16:00	2.4	W	
29-Jan-2017	17:00	2.2	WNW	
29-Jan-2017	18:00	1.7	W	
29-Jan-2017	19:00	1.3	W	
29-Jan-2017	20:00	1.3	WNW	
29-Jan-2017	21:00	1.1	S	
29-Jan-2017	22:00	1.1	NNE	
29-Jan-2017	23:00	0.9	SSW	
30-Jan-2017	0:00	1	SSW	
30-Jan-2017	1:00	1.1	SW	
30-Jan-2017	2:00	0.9	ENE	
30-Jan-2017	3:00	1	ENE	
30-Jan-2017	4:00	1.2	NE	
30-Jan-2017	5:00	1.1	N	
		•	•	

30-Jan-2017	6:00	1.1	N	
30-Jan-2017	7:00	1.2	N	
30-Jan-2017	8:00	1.3	N	
30-Jan-2017	9:00	1.9	N	
30-Jan-2017	10:00	1.8	NNE	
30-Jan-2017	11:00	2.3	NE	
30-Jan-2017	12:00	2.6	N	
30-Jan-2017	13:00	2.1	NE	
30-Jan-2017	14:00	2.4	ENE	
30-Jan-2017	15:00	2.4	ENE	
30-Jan-2017	16:00	2	ENE	
30-Jan-2017	17:00	1.6	ENE	
30-Jan-2017	18:00	1.3	SE	
30-Jan-2017	19:00	1.4	SSE	
30-Jan-2017	20:00	1.2	N	
30-Jan-2017	21:00	1.2	SSE	
30-Jan-2017	22:00	1	ENE	
30-Jan-2017	23:00	1.4	NE	
31-Jan-2017	0:00	1.1	ENE	
31-Jan-2017	1:00	1.2	NNE	
31-Jan-2017	2:00	1.2	ESE	
31-Jan-2017	3:00	1.3	NE	
31-Jan-2017	4:00	1.2	NE	
31-Jan-2017	5:00	1.3	NE	
31-Jan-2017	6:00	1.1	NNE	
31-Jan-2017	7:00	1.1	N	
31-Jan-2017	8:00	1.6	N	
31-Jan-2017	9:00	1.8	N	
31-Jan-2017	10:00	1.9	NNE	
31-Jan-2017	11:00	1.9	N	
31-Jan-2017	12:00	1.7	N	
31-Jan-2017	13:00	1.6	NW	
31-Jan-2017	14:00	1.6	W	
31-Jan-2017	15:00	1.9	WNW	
31-Jan-2017	16:00	1.8	N	
31-Jan-2017	17:00	1.8	W	
31-Jan-2017	18:00	1.2	W	
<u> </u>	i .		·	

31-Jan-2017	19:00	1.4	SW
31-Jan-2017	20:00	1.7	SW
31-Jan-2017	21:00	1.2	WNW
31-Jan-2017	22:00	0.9	W
31-Jan-2017	23:00	1	ENE

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Contract No. KL/2012/03

Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Impact Air and Noise Monitoring Schedule for January 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Jan				5-Jan	6-Jan	7-Jan
		Noise (M9) 24 hr TSP*	1 hr TSP X3 AM2, AM3(A), AM4(A) & AM5(A)* Noise (M8)	Noise (M6(A) and M7)	1 hr TSP X3 AM4(B)	
8-Jan	9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan
	Noise (M6(A) and M7)	1 hr TSP X3 AM2, AM3(A), AM4(B) & AM5(A) Noise (M8)		Noise (M9)		
	24 hr TSP	(4.20)		X - 7	24 hr TSP	
15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan
	1 hr TSP X3 AM2, AM3(A), AM4(B) & AM5(A) Noise	Noise (M6(A) and M7)	Noise		1 hr TSP X3 AM2, AM3(A), AM4(B) & AM5(A)	
	(M8)		(M9)	24 hr TSP		
22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan
	Noise (M6(A), M7, M9)		24 hr TSP	1 hr TSP X3 AM2, AM3(A), AM4(B) & AM5(A) Noise (M8)	24 hr TSP	
29-Jan	30-Jan	31-Jan				

^{*}Air monitoring at AM4(A) was cancelled due to unsuccessful accessibility to the facility

Air Quality Monitoring Station

AM5(A) - Po Leung Kuk Ngan Po Ling College

AM2 - Lee Kau Yan Memorial School AM3(A) - Holy Trinity Bradbury Centre AM4(A) - EMSD Workshops AM4(B) - Ma Tau Kok Road (next to EMSD Workshops) (Temporary)

Noise Monitoring Station

M6(A) - Oblate Primary School M7 - CCC Kei To Secondary School M8 - Po Leung Kuk Ngan Po Ling College M9 - Tak Long Estate

Contract No. KL/2012/03

Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Tentative Impact Air and Noise Monitoring Schedule for February 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Feb	2-Feb	3-Feb	4-Feb
			1 hr TSP X3 AM2, AM3(A), AM4(B) & AM5(A) Noise (M8)	Noise (M9) 24 hr TSP	Noise (M6(A) and M7)	
5-Feb	6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb
	1 hr TSP X3 AM2, AM3(A), AM4(B) & AM5(A) Noise (M8)		Noise (M9)	1 hr TSP X3 AM2, AM3(A), AM4(B) & AM5(A) Noise (M6(A) and M7)		
12-Feb	13-Feb	14-Feb	24 hr TSP 15-Feb	16-Feb	17-Feb	18-Feb
		Noise (M9)	1 hr TSP X3 AM2, AM3(A), AM4(B) & AM5(A) Noise (M8)	Noise (M6(A) and M7)		
19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb
	Noise (M9)	1 hr TSP X3 AM2, AM3(A), AM4(B) & AM5(A) Noise (M8)			Noise (M6(A) and M7)	
	24 hr TSP	(1410)			24 hr TSP	
26-Feb		28-Feb				
	1 hr TSP X3 AM2, AM3(A), AM4(B) & AM5(A) Noise (M8)					

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

AM2 - Lee Kau Yan Memorial School AM3(A) - Holy Trinity Bradbury Centre AM4(B) - Ma Tau Kok Road (next to EMSD workshops) (Temporary) AM5(A) - Po Leung Kuk Ngan Po Ling College

Noise Monitoring Station

M6(A) - Oblate Primary School M7 - CCC Kei To Secondary School M8 - Po Leung Kuk Ngan Po Ling College M9 - Tak Long Estate

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix E - 1-hour TSP Monitoring Results

Location AM2 - Lee Kau Yan Memorial School									
Date	Time	Weather	Particulate Concentration (μg/m3)						
4-Jan-17	13:00	Sunny	93.3						
4-Jan-17	14:00	Sunny	89.7						
4-Jan-17	15:00	Sunny	92.4						
10-Jan-17	13:00	Cloudy	193.3						
10-Jan-17	14:00	Cloudy	184.4						
10-Jan-17	15:00	Cloudy	211.7						
16-Jan-17	8:45	Fine	182.5						
16-Jan-17	9:45	Fine	183.4						
16-Jan-17	10:45	Fine	186.0						
20-Jan-17	9:00	Sunny	173.0						
20-Jan-17	10:00	Sunny	178.0						
20-Jan-17	11:00	Sunny	184.4						
26-Jan-17	9:00	Sunny	222.4						
26-Jan-17	10:00	Sunny	230.2						
26-Jan-17	11:00	Sunny	232.2						
		Average	175.8						
		Maximum	232.2						
		Minimum	89.7						

ocation AM3(A)) - Holy Trinit	y Bradbury Centr	e
Date	Time	Weather	Particulate Concentration (μg/m3)
4-Jan-17	8:45	Sunny	95.5
4-Jan-17	9:45	Sunny	101.6
4-Jan-17	10:45	Sunny	102.6
10-Jan-17	8:45	Cloudy	164.2
10-Jan-17	9:45	Cloudy	173.7
10-Jan-17	10:45	Cloudy	158.7
16-Jan-17	9:00	Fine	171.3
16-Jan-17	10:00	Fine	164.9
16-Jan-17	11:00	Fine	167.0
20-Jan-17	9:00	Sunny	145.6
20-Jan-17	10:00	Sunny	149.1
20-Jan-17	11:00	Sunny	150.6
26-Jan-17	13:00	Sunny	210.8
26-Jan-17	14:00	Sunny	217.2
26-Jan-17	15:00	Sunny	216.5
		Average	159.3
		Maximum	217.2
		Minimum	95.5

MA13056/App E - 1hr TSP Cinotech


Appendix E - 1-hour TSP Monitoring Results

Location AM4(B)	- Ma Tau Ko	k Road (next to E	MSD workshops) (Temporary)		
Date	Time	Weather	Particulate Concentration (μg/m3)		
6-Jan-17	15:00	Fine	47.3		
6-Jan-17	16:00	Fine	50.9		
6-Jan-17	17:00	Fine	43.8		
10-Jan-17	14:15	Cloudy	149.2		
10-Jan-17	15:15	Cloudy	158.3		
10-Jan-17	16:15	Cloudy	161.9		
16-Jan-17	8:45	Fine	208.0		
16-Jan-17	9:45	Fine	209.1		
16-Jan-17	10:45	Fine	210.2		
20-Jan-17	8:45	Sunny	171.5		
20-Jan-17	9:45	Sunny	175.2		
20-Jan-17	10:45	Sunny	179.0		
26-Jan-17	13:00	Sunny	179.9		
26-Jan-17	14:00	Sunny	185.6		
26-Jan-17	15:00	Sunny	184.2		
		Average	181.0		
		Maximum	210.2		
		Minimum	149.2		

Location AM5(A	A) - Po Leung	ı Kuk Ngan Po Lir	ng College		
Date	Time	Weather	Particulate Concentration (μg/m3)		
4-Jan-17	9:00	Sunny	78.7		
4-Jan-17	10:00	Sunny	88.4		
4-Jan-17	11:00	Sunny	82.3		
10-Jan-17	9:00	Cloudy	179.2		
10-Jan-17	10:00	Cloudy	184.1		
10-Jan-17	11:00	Cloudy	173.5		
16-Jan-17	13:05	Fine	172.0		
16-Jan-17	14:05	Fine	173.3		
16-Jan-17	15:05	Fine	178.6		
20-Jan-17	13:00	Sunny	187.7		
20-Jan-17	14:00	Sunny	178.0		
20-Jan-17	15:00	Sunny	188.6		
26-Jan-17	13:30	Sunny	209.9		
26-Jan-17	14:30	Sunny	203.0		
26-Jan-17	15:30	Sunny	202.2		
		Average	165.3		
		Maximum	209.9		
		Minimum	78.7		

MA13056/App E - 1hr TSP Cinotech

1-hr TSP Concentration Levels



Title	Contract No. KL/2012/03	Scale		Project		
	Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area		N.T.S	No.	MA13056	CINOTECH
	Graphical Presentation of 1-hour TSP Monitoring Results	Date	Jan 17	Append	ix E	CINOIECU

1-hr TSP Concentration Levels AM4(B) - Ma Tau Kok Road (next to EMSD workshops) (Temporary) 1-hour TSP Pipe laying from manhole SMH2204 to Box Culvert B6 Construction of jacking pits nos. 1 & 2 Installation of precast unit and construction of in-situ portions of Box Culvert B6 500 Concentration, µg/m³ Construction of washout chamber at pit no. 11 Construction of superstructure of PS2 and NPS 400 300 Installation of DCS 200 100 0 06-Jan-1 Date 1-hour TSP AM5(A) - Po Leung Kuk Ngan Po Ling College - Action Level: 345 μg/m3 Pipe laying from manhole SMH2204 to Box Culvert B6 Limit Level: 500 μg/m3 Installation of precast unit and construction of in-situ portions of Box Culvert B6 Installation of gas pipe at pit no. 10 600 500 Concentration, µg/m3 Construction of superstructure of PS2 and NPS Construction of washout chamber at pit no. 11 400 300 Laying of rising mains from PS2 to chainage CHA-18 Installation of DCS 200 100 0 ol Decryo 18.00t, 16 2800tr 05.40x,6 15. Wan 16 27,7404,76 05. Dec. 16 "S' Dec. 16 1, Dec 16 27.Dec. 16 17.78ec/6 on Jan 1 13.00t 16 06-Jan 17 vorgan, 1 1.Jan 1 Date Title Scale Project Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at Former North Apron No. N.T.S MA13056 Date Appendix Graphical Presentation of 1-hour TSP Monitoring Results Jan 17 Ε

APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix F - 24-hour TSP Monitoring Results

Location AM2 - Lee Kau Yan Memorial School

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(μg/m ³)
3-Jan-17	Sunny	293.4	768.0	3.5699	3.6958	0.1259	17597.5	17621.5	24.0	1.23	1.23	1.23	1770.6	71.1
9-Jan-17	Cloudy	293.1	766.3	3.6084	3.8376	0.2292	17621.5	17645.5	24.0	1.23	1.23	1.23	1769.6	129.5
13-Jan-17	Cloudy	283.4	764.7	3.5933	3.6420	0.0487	17645.5	17669.5	24.0	1.25	1.25	1.25	1797.5	27.1
19-Jan-17	Cloudy	293.5	768.8	3.6150	3.7787	0.1637	17669.5	17693.5	24.0	1.23	1.23	1.23	1771.2	92.4
25-Jan-17	Sunny	292.3	772.7	3.5654	3.7283	0.1629	17693.5	17717.5	24.0	1.21	1.21	1.21	1741.2	93.6
27-Jan-17	Sunny	292.4	771.5	3.6003	3.7198	0.1195	17717.5	17741.5	24.0	1.21	1.21	1.21	1739.6	68.7
													Min	27.1
													Max	129.5
													Average	80.4


Location AM3(A) - Holy Trinity Bradbury Centre

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	$(\mu g/m^3)$
3-Jan-17	Cloudy	292.2	767.3	3.5937	3.7382	0.1445	10095.6	10119.6	24.0	1.23	1.23	1.23	1773.0	81.5
9-Jan-17	Cloudy	292.4	766.7	3.6164	3.7328	0.1164	10119.6	10143.6	24.0	1.23	1.23	1.23	1771.8	65.7
13-Jan-17	Cloudy	284.7	764.9	3.5830	3.6493	0.0663	10143.6	10167.6	24.0	1.25	1.25	1.25	1793.4	37.0
19-Jan-17	Cloudy	294.4	767.4	3.5658	3.7246	0.1588	10167.6	10191.6	24.0	1.23	1.23	1.23	1766.5	89.9
25-Jan-17	Sunny	292.7	771.5	3.5683	3.7139	0.1456	10191.6	10215.6	24.0	1.21	1.21	1.21	1742.3	83.6
27-Jan-17	Sunny	293.3	770.5	3.6430	3.7571	0.1141	10215.6	10239.6	24.0	1.21	1.21	1.21	1739.6	65.6
													Min	37.0
													Max	89.9
													Average	70.5


Location AM5(A) - Po Leung Kuk Ngan Po Ling College

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	$(\mu g/m^3)$
3-Jan-17	Cloudy	293.6	768.3	3.5781	3.6338	0.0557	2667.1	2691.1	24.0	1.23	1.23	1.23	1765.8	31.5
9-Jan-17	Cloudy	293.1	765.8	3.5888	3.6733	0.0845	2691.1	2715.1	24.0	1.23	1.23	1.23	1764.5	47.9
13-Jan-17	Cloudy	285.4	765.9	3.5824	3.6152	0.0328	2715.1	2739.1	24.0	1.24	1.24	1.24	1786.5	18.4
19-Jan-17	Cloudy	293.4	769.4	3.5690	3.6451	0.0761	2739.1	2763.1	24.0	1.23	1.23	1.23	1767.5	43.1
25-Jan-17	Sunny	291.9	772.7	3.5637	3.6287	0.0650	2763.1	2787.1	24.0	1.21	1.21	1.21	1740.7	37.3
27-Jan-17	Sunny	293.8	771.7	3.6322	3.6892	0.0570	2787.1	2811.1	24.0	1.20	1.20	1.20	1734.4	32.9
													Min	18.4
													Max	47.9
													Average	35.2

MA13056/App F - 24hr TSP



24-hr TSP Concentration Levels



Title Contract No. KL/2012/03
Kai Tak Development –Stage 4 Infrastructure at Former North Apron
Area

Graphical Presentation of 24-hour TSP Monitoring Results

Scale Project
N.T.S No. MA13056

Date Jan 17 Appendix F



APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix G - Noise Monitoring Results

Location M6(A	A) - Oblate P	rimary Schoo	ol				
					Uni	t: dB (A) (30-min)	
Date	Time	Weather	Meas	sured Noise	Level	Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}
5-Jan-17	9:35	Cloudy	61.8	64.3	58.2		61.8 Measured ≤ Baseline
9-Jan-17	11:00	Cloudy	68.2	70.9	63.9	63.9	66.2
17-Jan-17	9:00	Sunny	57.9	59.2	56.0	03.9	57.9 Measured ≤ Baseline
23-Jan-17	16:00	Sunny	57.4	59.1	54.1		57.4 Measured ≤ Baseline


Location M7 -	CCC Kei To	Secondary S	School				
					Uni	it: dB (A) (30-min)	
Date	Time	Weather	Mea	sured Noise	Level	Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}
5-Jan-17	10:15	Sunny	70.0	74.3	62.7		64.1
9-Jan-17	10:00	Cloudy	62.7	63.7	59.9	CO 7	62.7 Measured ≤ Baseline
17-Jan-17	9:30	Sunny	68.6	70.8	64.8	68.7	68.6 Measured ≤ Baseline
23-Jan-17	16:00	Sunny	67.7	69.6	65.2		67.7 Measured ≤ Baseline


Location M8 -	Location M8 - Po Leung Kuk Ngan Po Ling College											
					Uni	t: dB (A) (30-min)						
Date	Time	Weather	Meas	sured Noise	Level	Baseline Level	Construction Noise Level					
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}					
4-Jan-17	9:10	Sunny	66.2	68.4	60.7		64.2					
10-Jan-17	10:00	Cloudy	65.2	67.8	61.7	61.9	62.5					
16-Jan-17	13:20	Cloudy	62.4	64.1	58.3	01.9	52.8					
26-Jan-17	13:18	Sunny	61.0	63.6	57.5		61.0 Measured ≤ Baseline					

Location M9	· Tak Long E	state					
					Uni	t: dB (A) (30-min)	
Date	Time	Weather	Mea	sured Noise	Level	Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}
3-Jan-17	13:20	Sunny	59.4	61.6	55.9		59.4 Measured ≤ Baseline
12-Jan-17	13:30	Cloudy	62.3	64.6	59.9	59.9	58.6
18-Jan-17	13:10	Cloudy	63.6	65.3	60.5	53.9	61.2
23-Jan-17	9:15	Sunny	64.5	66.4	62.3		62.7

MA13056/App G - Noise Cinotech


Noise Levels






Remarks: The construction noise levels in the Tables in Appendix G were adopted for plotting the graphs

Title	Contract No. KL/2012/03	Scale		Project	
	Kai Tak Development –Stage 4 Infrastructure at Former North Apron			No.	CTUATELL
	Area		N.T.S	MA13056	
	Graphical Presentation of Construction Noise Monitoring	Date		Appendix	
	Results		Jan 17	G	



Date




Remarks: The construction noise levels in the Tables in Appendix G were adopted for plotting the graphs

Title Contract No. KL/2012/03
Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Graphical Presentation of Construction Noise Monitoring Results

Scale
N.T.S

Date
Jan 17



APPENDIX H SUMMARY OF EXCEEDANCE

Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Appendix H – Summary of Exceedance

Exceedance Report for Contract No. KL/2012/03

- (A) Exceedance Report for Air Quality (NIL in the reporting month)
- (B) Exceedance Report for Construction Noise (NIL in the reporting month)
- (C) Exceedance Report for Landscape and Visual (NIL in the reporting month)

APPENDIX I SITE AUDIT SUMMARY

Contract No. KL/2012/03

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	170106
Date	6 January 2017
Time	13:30-15:30

		Related
Ref. No.	Non-Compliance	Item No
**	None identified	
		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	·
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 161229), all environmental deficiencies were observed rectified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	Carrie Leung	(0	6 January 2017
Checked by	Dr. Priscilla Choy	NI	6 January 2017

Contract No. KL/2012/03

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	170113
Date	13 January 2017
Time	10:00-12:00

D 4 N		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
170113-O01	Drip tray should be provided to chemical containers.	E 9
· · · · · · ·	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170106), no major environmental	
	deficiencies were observed during the site inspection.	

	Name	Signature	Date
Recorded by	Carrie Leung	0 .	13 January 2017
Checked by	Dr. Priscilla Choy	Nij	13 January 2017

Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	170118	
Date	18 January 2017	
Time	14:00-17:00	

Ref. No.	Non-Compliance	Related Item No.
	None identified	_
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	Follow-up on previous audit section (Ref. No.: 170113), all environmental deficiencies were observed rectified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	Carrie Leung	(b = =	18 January 2017
Checked by	Dr. Priscilla Choy	65	18 January 2017
· · · · · · · · · · · · · · · · · · ·		- NY	

Contract No. KL/2012/03

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	170126
Date	26 January 2017
Time	10:00-12:00

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	Follow-up on previous audit section (Ref. No.: 170118), no major environmental deficiencies were observed during the site inspection.	

	Name	Signature	Date
Recorded by	Carrie Leung	(2 ° e	26 January 2017
Checked by	Dr. Priscilla Choy	Nih	26 January 2017
	·····		

Checklist Reference Number	170106
Date	6 January 2017
Time	13:30-15:30

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	***************************************
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 161229), no major environmental	
	deficiencies were observed during the site inspection.	

	Name	Signature	Date
Recorded by	Carrie Leung	6-8	6 January 2017
Checked by	Dr. Priscilla Choy	WI	6 January 2017

Checklist Reference Number	170113
Date	13 January 2017
Time	10:00-12:00

Dof Ma	New Committee	Related
Ref. No.	Non-Compliance None identified	Item No
<u> </u>	ivone identified	Related
Ref. No.	Remarks/Observations	Item No
MCI. INU.	B. Water Quality	HEELH INC
	No environmental deficiency was identified during site inspection.	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170106), no major environmental	
	deficiencies were observed during the site inspection,	

	Name	Şignature	Date
Recorded by	Carrie Leung	6	13 January 2017
Checked by	Dr. Priscilla Choy	N.T.	13 January 2017

Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-344/2009 - New Sewage Pumping Stations serving Kai Tak Development

Checklist Reference Number	170118	
Date	18 January 2017	
Time	14:00-17:00	

n e xi	N. G. W	Related
Ref. No.	Non-Compliance	Item No
-	None identified	-
D - C NI -	D. 1. (O)	Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	,,,,
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
w	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170113), no major environmental	
	deficiencies were observed during the site inspection.	

	Name	Signature	Date
Recorded by	Carrie Leung	(b - a	18 January 2017
Checked by	Dr. Priscilla Choy	NV	18 January 2017

Contract No. KL/2012/03

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-344/2009 - New Sewage Pumping Stations serving Kai Tak Development

Checklist Reference Number	170126	
Date	26 January 2017	
Time	10:00-12:00	

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
D.C.N.	Remarks/Observations	Related Item No.
Ref. No.		Henri Ro.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
160126-O01	Oil stain should be removed as chemical waste. (near PS2)	E 8
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170118), no major environmental	
	deficiencies were observed during the site inspection.	

	Name	Signature	Date
Recorded by	Carrie Leung	(b) = e	26 January 2017
Checked by	Dr. Priscilla Choy	WF	26 January 2017

APPENDIX J EVENT ACTION PLANS

Event/Action Plan for Air Quality

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Notify Contractor.	1. Rectify any unacceptable practice;
exceeded by	causes of exceedance;	by ET;		2. Amend working methods if
one sampling	2. Inform Contactor, IEC and ER;	2. Check Contractor's working		appropriate.
	3. Repeat measurement to confirm finding.	method.		
Action Level being	I. Identify source and investigate the	1. Check monitoring data submitted	Confirm receipt of notification	1. Discuss with ET and IEC on proper
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	remedial actions;
two or more	2. Inform Contractor, IEC and ER;	2. Check Contractor's working	2. Notify Contractor;	2. Submit proposals for remedial
consecutive	3. Increase monitoring frequency to daily;	method;	3. In consolidation with the IEC,	actions to ER and IEC within three
sampling	4. Discuss with IEC and Contractor on	3. Discuss with ET and Contractor on	agree with the Contractor on the	working days of notification;
	remedial actions required;	possible remedial measures;	remedial measures to be	3. Implement the agreed proposals;
	5. Assess the effectiveness of	4. Advise the ER on the effectiveness	implemented;	4. Amend proposal if appropriate.
	Contractor's remedial actions;	of the proposed remedial measures.	4. Supervise implementation of	
	6. If exceedance continues, arrange		remedial measures;	
	meeting with IEC and ER;		5. Conduct meeting with ET and	
	7. If exceedance stops, cease additional		IEC if exceedance continues.	
	monitoring.			
Limit Level being	1. Identify source and investigate the	Check monitoring data submitted	Confirm receipt of notification	1. Take immediate action to avoid
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	further exceedance;
one sampling	2. Inform Contractor, IEC, ER, and EPD;	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET and IEC on proper
	3. Repeat measurement to confirm finding;	method;	3. In consolidation with the IEC,	remedial actions;
	4. Assess effectiveness of	3. Discuss with ET and Contractor on	agree with the Contractor on the	3. Submit proposals for remedial
	Contractor's remedial actions and keep	possible remedial measures;	remedial measures to be	actions to ER and IEC within three

	EPD, IEC and ER informed of	4. Advise the ER on the	implemented;	working days of notification;
	the results.	effectiveness of the proposed	4. Supervise implementation of	4. Implement the agreed proposals.
		remedial measures.	remedial measures;	, , , , , , , , , , , , , , , , , , ,
			5. Conduct meeting with ET and	
			IEC if exceedance continues.	
12-21	4 Notify IEO ED Controllers of	4. Oh o ha o o o'll o'll o dala a		4 Tallaction of Pater and
Limit Level being	Notify IEC, ER, Contractor and	Check monitoring data submitted	Confirm receipt of notification	Take immediate action to avoid
exceeded by	EPD;	by ET;	of exceedance in writing;	further exceedance;
two or more	2. Repeat measurement to confirm	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET, ER and IEC on
consecutive	findings;	method;	3. In consolidation with the IEC,	proper remedial actions;
sampling	3. Carry out analysis of Contractor's	3. Discuss amongst ER, ET, and	agree with the Contractor on the	3. Submit proposals for remedial
	working procedures to identify source and	Contractor on the potential remedial	remedial measures to be	actions to IEC within three working
	investigate the causes of exceedance;	actions;	implemented;	days of notification;
	4. Increase monitoring frequency to	4. Review Contractor's remedial	4. Supervise implementation of	4. Implement the agreed proposals;
	daily;	actions whenever necessary to	remedial measures;	5. Submit further remedial actions if
	5. Arrange meeting with IEC, ER	assure their effectiveness and	5. If exceedance continues,	problem still not under control;
	and Contractor to discuss the	advise the ER accordingly.	consider stopping the Contractor	6. Stop the relevant portion of works
	remedial actions to be taken;		to continue working on that	as instructed by the ER until the
	6. Assess effectiveness of		portion of work which causes the	exceedance is abated.
	Contractor's remedial actions and		exceedance until the	
	keep EPD, IEC and ER informed		exceedance is abated.	
	of the results;			
	7. If exceedance stops, cease additional			
	monitoring.			

Event/Action Plan for Construction Noise

EVENT	ACTION				
	ET	IEC	ER	CONTRACTOR	
Action Level	1. Notify ER, IEC and Contractor;	Review the investigation	Confirm receipt of	1. Submit noise mitigation	
being	2. Carry out investigation;	results submitted by the ET;	notification of failure in	proposals to IEC and ER;	
exceeded	3. Report the results of investigation	2. Review the proposed remedial	writing;	2. Implement noise mitigation	
	to the IEC, ER and Contractor;	measures by the Contractor and	2. Notify Contractor;	proposals.	
	4. Discuss with the IEC and	advise the ER accordingly;	3. In consolidation with the	(The above actions should be	
	Contractor on remedial measures	3. Advise the ER on the	IEC, agree with the	taken within 2 working days after	
	required;	effectiveness of the proposed	Contractor on the remedial	the exceedance is identified)	
	5. Increase monitoring frequency to	remedial measures.	measures to be implemented;		
	check mitigation effectiveness.	(The above actions should be	4. Supervise the		
	(The above actions should be taken	taken within 2 working days after	implementation of remedial		
	within 2 working days after the	the exceedance is identified)	measures.		
	exceedance is identified)		(The above actions should be		
			taken within 2 working days		
			after the exceedance is		
			identified)		
Limit Level	1. Inform IEC, ER, Contractor and	1. Discuss amongst ER, ET, and	1. Confirm receipt of	1. Take immediate action to	
being	EPD;	Contractor on the potential	notification of failure in	avoid further exceedance;	
exceeded	2. Repeat measurements to confirm	remedial actions;	writing;	2. Submit proposals for remedial	
	findings;	2. Review Contractor's remedial	2. Notify Contractor;	actions to IEC and ER within 3	
	3. Increase monitoring frequency;	actions whenever necessary to	3. In consolidation with the	working days of notification;	
	4. Identify source and investigate the	assure their effectiveness and	IEC, agree with the	3. Implement the agreed	
	cause of exceedance;	advise the ER accordingly.	Contractor on the remedial	proposals;	

5. Carry out analysis of Contractor's	(The above actions should be	measures to be implemented;	4. Submit further proposal if
working procedures;	taken within 2 working days after	4. Supervise the	problem still not under control;
6. Discuss with the IEC, Contractor	the exceedance is identified)	implementation of remedial	5. Stop the relevant portion of
and ER on remedial measures		measures;	works as instructed by the ER
required;		5. If exceedance continues,	until the exceedance is abated.
7. Assess effectiveness of		consider stopping the	(The above actions should be
Contractor's remedial actions and		Contractor to continue	taken within 2 working days after
keep IEC, EPD and ER informed of		working on that portion of	the exceedance is identified)
the results;		work which causes the	
8. If exceedance stops, cease		exceedance until the	
additional monitoring.		exceedance is abated.	
(The above actions should be taken		(The above actions should be	
within 2 working days after the		taken within 2 working days	
exceedance is identified)		after the exceedance is	
		identified)	

Event/Action Plan for Landscape and Visual

EVENT	ACTION				
ACTION LEVEL	ET	IEC	ER	CONTRACTOR	
Design Check	Check final design conforms to	 Check report. Recommend 	Undertake remedial design if necessary		
	the requirements of EP and prepare	remedial design if necessary			
Non-conformity on one occasion	report. 1. Identify Source 2. Inform IEC and	Check report Check Contractor's	Notify Contractor Ensure remedial measures are properly	Amend working methods Rectify damage and	
	ER 3. Discuss remedial	working method 3. Discuss with ET and	implemented	undertake any necessary replacement	
	actions with IEC,	Contractor on possible remedial measures		теріасетісті	
	4. Monitor remedial actions until	Advise ER on effectiveness of			
	rectification has been completed	proposed remedial measures.			
	Som Sompletou	5. Check implementation of remedial measures.			
Repeated Non-conformity	Inform IEC and	Check monitoring report	Notify Contractor Ensure remedial measures are properly	 Amend working methods Rectify damage and 	

ER	2. Check Contractor's	implemented	undertake any necessary
2. Increase	working method		replacement
monitoring	3. Discuss with ET and		
frequency	Contractor on possible		
3. Discuss remedial	remedial measures		
actions with IEC,	4. Advise ER on		
ER and Contractor	effectiveness of		
4. Monitor remedial	proposed remedial		
actions until	measures		
rectification has	5. Supervise		
been completed	implementation of		
5. If non-conformity	remedial measures.		
stops, cease			
additional			
monitoring			

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

$\label{lem:construction} \begin{tabular}{ll} Appendix K - Summary of Implementation Schedule of Mitigation Measures for Construction Phase \\ \end{tabular}$

Types of Impacts	Mitigation Measures	Status
mipacts	8 times daily watering of the work site with active dust emitting activities.	^
	Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative dust impacts.	
	 Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission. 	۸
	 Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying area should 	^
	have properly fitted side and tail boards.	^
	 Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin. 	۸
	 The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation. 	۸
Construction Dust	 The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways insider the site. On- site unpaved roads should be compacted and kept free of lose materials. 	۸
	Vehicle washing facilities should be provided at every vehicle exit point.	*
	 The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores. 	۸
	 Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet. 	۸
	 Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides. Every vehicle should be washed to remove any dusty 	^
	 Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites. 	^

	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump, Generator and Water Pump	۸
	 Good Site Practice: Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program. Mobile plant, if any, should be sited as far away from NSRs as possible. Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. Scheduling of Construction Works during School 	^
Construction Noise	Examination Period (i) Provision of low noise surfacing in a section of Road L2; and	^ N/A
	(ii) Provision of structural fins(i) Avoid the sensitive façade of class room facing Road L2 and L4; and	N/A N/A
	(ii) Provision of low noise surfacing in a section of Road L2 & L4	N/A
	Provision of low noise surfacing in a section of Road L4 before occupation of Site 1I1; and	N/A
	(ii) Setback of building about 5m from site boundary.	N/A
	Setback of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2.	N/A
	avoid any sensitive façades with openable window facing the existing Kowloon City Road network; and	N/A
	(ii) for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or do not provide the facades with openable window.	N/A

	avoid any sensitive facades with openable window facing the existing To Kwa Wan Road or provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s) located at less than 55m away from To Kwa Wan Road to no more than	N/A N/A
	(i) 25m above ground. avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po Kong or other alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to minimise the potential traffic noise impacts from the slip road	N/A
	All the ventilation fans installed in the below will be	
	provided with silencers or acoustics treatment.	N/A
	(i) SPS (ii) ESS	N/A
	(ii) ESS (iii) Tunnel Ventilation Shaft	N/A
	(iv) EFTS depot	N/A
	Installation of retractable roof or other equivalent measures	N/A
Construction Water Quality	The following mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including: • Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply; • Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty pumps; • An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and • For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should be provided so that swift actions could be taken in case of malfunction of unmanned facilities. Land-based Construction Construction Runoff Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate	N/A N/A N/A
	mitigation measures which include: use of sediment traps adequate maintenance of drainage systems to prevent flooding and overflow	^ ^

Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.

Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.

Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m³ capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is numbed

Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.

Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.

Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.

Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.

Λ

All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. Drainage It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea. All temporary and permanent drainage pipes and culverts ٨ provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ. Sewage Effluent Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. Contractor should also be responsible for waste disposal and maintenance practices. Stormwater Discharges Minimum distances of 100 m should be maintained N/A between the existing or planned stormwater discharges and the existing or planned seawater intakes

Debris and Litter	
In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials. litter or wastes to marine waters does not occur	۸
Construction Works at or in Close Proximity of Storm Culvert or Seafront	
The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low.	۸
The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm culvert / nullah.	۸
Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works.	۸
Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.	۸
Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.	۸
Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.	۸
Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff.	۸
Construction effluent, site run-off and sewage should be properly collected and/or treated.	۸
Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props to prevent adverse impact on the storm water quality.	۸
Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage of construction materials.	۸
Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea.	۸

Supervisory staff should be assigned to station on site to closely supervise and monitor the works	^
Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation.	۸
Good Site Practices It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during construction activities include: • Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site	٨
Training of site personnel in proper waste management and chemical waste handling procedures Provision of sufficient waste disposal points and	۸
regular collection for disposal • Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers	^
A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites)	۸
Waste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:	
Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals	^
 Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal 	۸
 Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force 	^
 Any unused chemicals or those with remaining functional capacity should be recycled Proper storage and site practices to minimise the potential for damage or contamination of 	^
construction materials	

Construction and Demolition Material

Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact from handling and transportation of C&D material. The mitigation measures include:

- Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal, the transient stockpiles should be located away from waterfront or storm drains as far as possible
- Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric

٨

Λ

Λ

٨

- Skip hoist for material transport should be totally enclosed by impervious sheeting
- Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site
- The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores
- The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle
- All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet
- The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading

When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.

Chemical Waste

After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation

	General Refuse	
	General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem	^
	CM1 All existing trees should be carefully protected during construction.	۸
Landscape and Visual	CM2 Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.	N/A
	CM3 Control of night-time lighting.	۸
	CM4 Erection of decorative screen hoarding.	۸

Remarks:	^ Compliance of mitigation measure;
	X Non-compliance of mitigation measure;
	N/A Not Applicable at this stage;
	N/A(1) Not observed;
	Non-compliance but rectified by the contractor;
	* Recommendation was made during site audit but improved/rectified by the contractor.

APPENDIX L
SUMMARIES OF ENVIRONMENTAL
COMPLAINT, WARNING, SUMMON
AND NOTIFICATION OF SUCCESSFUL
PROSECUTION

Contract No. KL/2012/03

Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

Reporting Month: January 2017

Warnings / Summons and Successful Prosecutions received in the reporting month

Log Ref.	Received Date	Details of Warning / Summons and Successful Prosecutions	Investigation/Mitigation Action	Status
N/A	N/A	N/A	N/A	N/A

Remarks: No warning/summon and prosecution were received in the reporting period.

Complaint Log

EPD Complaint Ref No.	Date of Complaint	Complaint Details	Investigation / Mitigation Action	Status
15-14258	10/6/2015	Complainant said dust emission from the construction work affecting him/her. The stockpiles was not covered properly such that dust emission was observed. Some muddy water was found in To Kwa Wan Typhoon Shelter.	Complaint cases referred to the Contractor. Investigation conducted by the Contract ET. The investigation results showed that no major construction activities were conducted at the time of complaint on the day - 10 th June 2015. Since no marine works or land-based construction activities near the To Kwa Wan Typhoon Shelter were conducted, muddy effluent discharged to the To Kwa Wan Typhoon Shelter is not anticipated. The regular impact air monitoring results in the first three weeks of June 2015 were in full compliance with the Action and Limit levels. No major environmental deficiencies were observed related to the air quality and water quality, and the deficiencies as mentioned in the complaint were not recorded during the site inspections.	Closed

APPENDIX M GENERATED WASTE QUANTITY

APPENDIX IV

Monthly Summary Waste Flow Table


(PS Clause 1.86)

Name of Department: CEDD Contract No.: KL/2012/03

Monthly Summary Waste Flow Table for January 2017 (year) (in tons)

				•		rials Generated N		Actual Quantities of C&D Wastes Generated Monthly								
Month	Total Disposal Loads	Total Quantity Generated		Reused in the Contract		Disposed as Public Fill	Imported Fill		Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse				
	(No.s)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)				
2013 (Oct - Dec) Sub-Total	108	463.69	0	0	0	0	0	0	0	0	0	463.69				
2014 (Jan – Dec) Sub-Total	24	16925.7	0	0	16798.93	83.66	1804.27	0	0	0	0	43.11				
2015 (Jan – Dec) Sub-Total	284	81859.97	0	0	38291.91	43457.21	19920	0	0	0	0	310.26				
2015 (Jan – Dec) Sub-Total	3369	50762.64	0	0	0	49894.67	4020	0	0	0	0	867.95				
Jan-17	23	107.63	0	0	0	58.53	0	0	0	0	0	39.1				
Feb-17																
Mar-17																
Apr-17																
May-17																
Jun-17																
Jul-17																
Aug-17																
Sep-17																
Oct-17																
Nov-17																
Dec-17																
Total	3808	150119.63	0	0	55090.84	93494.07	25744.27	0	0	0	0	1724.11				

APPENDIX N CONSTRUCTION PROGRAMME



Critical tasks

Non-critical Tasks

Working days

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup ◆


Manual Summary

Start-only

Finish-only


External Tasks

External Milestone



Critical tasks | Unactive Summary | Unactive Summary | Unactive Summary | Unactive Summary | Unactive Milestone |

Completion Date: 2 September 2016 Revised Completion Date: 26 January 2017




Commencement Date: 19 September 2013
Completion Date: 2 September 2016
Revised Completion Date: 46 January 2017

Critical tasks

Critical tasks

Manual Summary Non-critical tasks

Updated on 29 July 2016



Critical tasks

Non-critical tasks

Working days

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup


Manual Summary

Start-only


Finish-only

External Tasks

External Milestone



Master Programme



Section 3 Commencement Date: 19 September 2013 Completion Date: 17 May 2016

Critical tasks

Non-critical tasks

Working days

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup ◆

Manual Summary

Start-only

Finish-only


External Tasks

External Milestone

Kai Tak Development Stage 4 Infrastructure at Former North Apron Area

Master Programme

Master Programme ID Task Name September 2015 September 2013 September 2014 January 2015 September 1 September 1 September 1 November 1 November 1 January 1 Commence KL/2012/03 construction Thu Sep 19, '13 Thu Sep 15, '16 Section 5: Works for Southbound of Road D2 1093 days Thu Sep 19, '13 Thu Sep 15, '16 **9/19** Awaiting for the notification of commencement of works by the Engineer **⊚** 12/24 97 days Thu Sep 19, '13 Tue Dec 24, '13 **9/19** Completion of DCS works for CH3P3-970 to 1030 372 days Wed Dec 25, '13 12/25 Wed Dec 31, '14 Installation of utility by the utility undertakers along proposed footpath 20 days Mon Aug 29, '16 Sat Sep 17, '16 Construct drainpit and u-channel Sun Sep 18, '16 Wed Oct 12, '16 9/18 🖎 Install street lighting 15 days Sun Sep 25, '16 Sun Oct 9, '16 20 days Installation of lighting system by HyD Mon Oct 10, '16 Sat Oct 29, '16 Construct footpath, planting area and concrete run-in 35 days Mon Oct 17, '16 Sun Nov 20, '16 11/21 🕈 11/23 Landscape works Mon Nov 21, '16 Wed Nov 23, '16 Construct stormwater drain and manholes 17 days Mon Aug 15, '16 Wed Aug 31, '16 8/15 8/31 Construct road gully with pipes 15 days Thu Sep 1, '16 Thu Sep 15, '16 Construct road kerb 15 days Fri Sep 16, '16 Fri Sep 30, '16 Construct flexible carriageway 30 days Sat Oct 1, '16 Sun Oct 30, '16 Road marking Mon Oct 31, '16 Mon Oct 31, '16 Construct CLP tunnel by CLP Portion B 413 days Fri Feb 28, '14 Thu Apr 16, '15 610 days Completion of DCS works for CH3P3-1030 to 1115 Thu Jan 1, '15 Thu Sep 1, '16 Installation of utility by the utility undertakers along proposed footpath 25 days Sun Sep 18, '16 Wed Oct 12, '16 9/18 Construct drainpit and u-channel Thu Oct 13, '16 Fri Nov 11, '16 Wed Nov 23, '16 11/12 11/23 Sat Nov 12, '16 Install street lighting Construct footpath, planting area and concrete run-in 39 days Thu Oct 13, '16 Sun Nov 20, '16 11/21 🕈 11/23 3 days Landscape works Mon Nov 21, '16 Wed Nov 23, '16 33 days Construct stormwater drain and manholes Fri Sep 2, '16 Tue Oct 4, '16 Wed Oct 5, '16 Construct road gully with pipes 16 days Thu Oct 20, '16 Construct road kerb Fri Oct 21, '16 Fri Nov 4, '16 10/21 11/4 25 days Sat Nov 5, '16 Construct flexible carriageway Tue Nov 29, '16 Road marking Wed Nov 30, '16 Wed Nov 30, '16 Completion of DCS works for CH3P3-930 to 970 141 days Wed Jul 1, '15 Wed Nov 18, '15 Construct CLP tunnel by CLP Portion F1 126 days Thu Nov 19, '15 Wed Mar 23, '16 8/15 Installation of utility by the utility undertakers along proposed footpath 31 days Mon Aug 15, '16 Wed Sep 14, '16 Wed Oct 19, '16 Construct drainpit and u-channel Thu Sep 15, '16 9/15 20 days Thu Sep 15, '16 Install street lighting Tue Oct 4, '16 40 days Thu Sep 15, '16 Mon Oct 24, '16 Construct footpath, planting area and concrete run-in 10/25 📉 10/31 7 days Tue Oct 25, '16 Mon Oct 31, '16 Landscape works 45 days Mon May 2, '16 6/15 Construct stormwater drain and manholes Wed Jun 15, '16 40 days Thu Jun 16, '16 Mon Jul 25, '16 Construct road gully with pipes 7/26 8/4 Construct road kerb 10 days Tue Jul 26, '16 Thu Aug 4, '16 Construct flexible carriageway 40 days Fri Aug 5, '16 Tue Sep 13, '16 9/14 9/15 Road marking Wed Sep 14, '16 Thu Sep 15, '16 Completion of DCS works for CH3P3-370 to 520 400 days Sun Dec 28, '14 Sun Jan 31, '16 Completion of DCS works for CH3P3-350 to 370 120 days Sun Oct 4, '15 Sun Jan 31, '16 Completion of DCS works for CH3P3-520 to 570 Thu Feb 11, '16 10/25 110 days Sun Oct 25, '15 Installation of utility by the utility undertakers along proposed footpath 35 days Sun Aug 28, '16 Sat Oct 1, '16 8/28 44 Construct drainpit and u-channel Sun Oct 2, '16 Tue Nov 15, '16 Install street lighting 20 days Sun Oct 2, '16 Fri Oct 21, '16 Construct footpath, planting area and concrete run-in 45 days Tue Nov 15, '16 Sun Oct 2, '16 Wed Nov 16, '16 Tue Nov 22, '16 11/16 🔖 11/22 7 Landscape works Sun Aug 28, '16 Construct stormwater drain and manholes Mon Sep 26, '16 Construct road gully with pipes Tue Sep 27, '16 Sun Oct 16, '16 10/17 50 Construct road kerb Mon Oct 17, '16 Sat Nov 5, '16 Construct flexible carriageway 20 days Fri Nov 25, '16 Sun Nov 6, '16 3 days 11/26 🕈 11/28 Road marking Sat Nov 26, '16 Mon Nov 28, '16 Completion of DCS works for CH3P3-570 to 730 Sat Sep 19, '15 Tue Apr 5, '16 9/19 🛚 8/21 Installation of utility by the utility undertakers along proposed footpath 35 days Sun Aug 21, '16 Sat Sep 24, '16 55 Construct drainpit and u-channel Sun Sep 25, '16 Fri Nov 18, '16 9/25 56 Install street lighting Sun Sep 25, '16 Fri Oct 14, '16 9/25 Construct footpath, planting area and concrete run-in 50 days Sun Sep 25, '16 Sun Nov 13, '16 11/14 📩 11/20 58 Landscape works 7 days Mon Nov 14, '16 Sun Nov 20, '16 59 Construct stormwater drain and manholes 40 days Sun May 29, '16 Thu Jul 7, '16 5/29 29 days Fri Jul 8, '16 Fri Aug 5, '16 60 Construct road gully with pipes 61 Construct road kerb 20 days Sat Aug 6, '16 Thu Aug 25, '16 20 days 62 Construct flexible carriageway Fri Aug 26, '16 Wed Sep 14, '16 9/15 9/15 Thu Sep 15, '16 Thu Sep 15, '16 63 Road marking 64 Completion of DCS works for CH3P3-730 to 830 Mon Mar 2, '15 Mon Nov 16, '15 65 Cable duct block by CLP 126 days Tue Nov 17, '15 Mon Mar 21, '16 11/17 240 days Mon Apr 27, '15 Completion of DCS works for CH3P3-830 to 930 (except 860 to 900) Tue Dec 22, '15 <u>№ 12/22</u> Installation of utility by the utility undertakers along proposed footpath 40 days Sun Aug 28, '16 Thu Oct 6, '16 68 Construct drainpit and u-channel Fri Oct 7, '16 Sun Nov 20, '16 69 Install street lighting 20 days Fri Oct 7, '16 Wed Oct 26, '16 10/7 Construct footpath, planting area and concrete run-in 45 days Fri Oct 7, '16 Sun Nov 20, '16 Mon Nov 21, '16 Sun Nov 27, '16 Landscape works 21 days Sun Mar 27, '16 Sat Apr 16, '16 Construct stormwater drain and manholes 3/27 4/16 Proposed sewer drain FMH120_20 to 10 clash with as-constructed CLP's 10 days Sun Apr 17, '16 Tue Apr 26, '16 4/17 4/26 cable tunnel. Further instruction is required Construct additional manhole with backdrop (VO) Wed Apr 27, '16 Sun Jun 5, '16 Mon Jun 6, '16 Wed Jul 20, '16 Construct road gully with pipes 7/21 8/10 8/10 Thu Jul 21, '16 Construct road kerb 20 days Tue Aug 9, '16 Construct flexible carriageway 35 days Wed Aug 10, '16 Tue Sep 13, '16 9/14 9/15 Road marking 2 days Wed Sep 14, '16 Thu Sep 15, '16 Completion of DCS works for CH3P3-860 to 900 for realignment of DLO 110 days Sun Apr 17, '16 Thu Aug 4, '16 ROW including wearing course 80 Installation of utility by the utility undertakers along proposed footpath Fri Aug 5, '16 Wed Aug 24, '16 8/20 Fri Aug 5, '16 Sat Aug 20, '16 81 Construct stormwater drain and manholes 8/21 8/30 82 Construct road gully with pipes Sun Aug 21, '16 Tue Aug 30, '16 8/31 \$\square{5}9/4 83 Construct road kerb 5 days Wed Aug 31, '16 Sun Sep 4, '16 9/5 5 9/14 84 Construct flexible carriageway 10 days Mon Sep 5, '16 Wed Sep 14, '16 85 Road marking 1 day Thu Sep 15, '16 9/15 9/15 Thu Sep 15, '16



Laying and testing optical fibers

99 Swabbing, pressure test and chemical test for DCS Pipes

98 CCTV for DCS pipes


Interfacing works with EMSD 1020EM12A Contractor for connection of the proposed four seawater pipes and three chilled water pipes in Section C to their construction of seawater pipes and chilled water pipes

120 days Thu May 29, '14 Thu Sep 25, '14

100 days Sun May 22, '16 Mon Aug 29, '16 60 days Thu Sep 1, '16 Sun Oct 30, '16

Working days Inactive Milestone Inactive Summary Manual Task Critical tasks Duration-only Manual Summary Rollup ◆ Start-only Finish-only External Tasks External Milestone Updated on 29 July 2016

Programme for Installation of DCS Pipelines (Revised Design) within Portion 3 ID. Tools Name Programme for Installation of DCS Pipelines (Revised Design) within Portion 3 ID. Tools Name 2015 Programme for Installation of DCS Pipelines (Revised Design) within Portion 3																						
ID Task Name	Duration	Start	Finish		May 2015 May 1	fuly 1	September 2015 September 1	November 1	January 2016 January 1	March 1	May 2016 May 1	July	y 1	September 2016 September 1	j	November 1		January 2017 January 1	March 1		May 2017 May 1	
1 Section 7B: Open Cut Section and Heading Section	763 davs	Fri Apr 3, '15 Tl	15 Thu May 4, '17	12	10 7	5 2	30 27	25	22 20 17	14 13	10 8	5	3 31	28	25	23 20	1	18 15	12	12 9	7	4
2 Western Approach												6/25	0									
3 Submission for temporary ELS system and approval	14 days	Fri Apr 3, '15 Th	hu Apr 16, '15 4/3 III	4/17								0/28	0									
Install sheet piles at formation level		Fri Apr 17, '15 Fr	Fri May 22, '15 Fri Jun 5, '15	4/17	5/22																	
5 Submission for revised temporary ELS system and approval					↓																	
6 Install waling 7 Install strut			Tue Jun 16, '15 Wed Jul 1, '15		6/6 dilling 6/16	7/1																
8 Trench excavation down to 2m and 8m long for drilling	13 days		Tue Jul 14, '15			7/14																
horizontal pipe-piles 9 Submission for heading method	20 days	Fri Jul 17, '15 W	Ved Aug 5, '15			7/17																
10 Comment on heading method		Thu Aug 6, '15 Mo				8/6 411	0.00															
11 Mobilization and set up for drilling works 12 Drilling for 219 dia. pipe-piles		Tue Aug 11, '15 W Thu Sep 10, '15 We				8/11	9/10	10/14														
13 Review design for heading method 14 Grout trial to obtain design parameter		Thu Oct 15, '15 Find Sat Nov 14, '15 Mo					9/10 10/15	11/13	20													
15 Update method statement for heading method	3 days	Tue Nov 24, '15 Th	nu Nov 26, '15					11/14 11/24	23 1/26													
Upon grout trial successful, proceed with drilling for all grout holes and grouting	52 days	Fri Nov 27, '15 S	Sun Jan 17, '16					11/27 111	1/17													
17 Rectification of existing ELS system		Mon Jan 18, '16 Tu							1/18		4/26											
Release of suspension of works order Fixing bottom layer reinforcement bar (Additional works - no		Wed Apr 27, '16 The Fri May 13, '16 Sa									4/27 5/12 5/13 1111111	5/2R										
steel bar shown on original design)			Wed Jun 1, '16																			
20 Concreting up to bottom level of sleeve pipe 21 Install 1 no. DN2800 dia sleeve pipe and 4 nos. DN2100 dia.			Sun Jun 5, '16									29 (1) 6/1 (1) 6/2 (1) 6/5										
Sleeve pipe Concreting up to middle level of sleeve pipe			Tue Jun 7, '16									6/6 6/7										
Concreting up to top level of sleeve pipe	3 days	Wed Jun 8, '16 F	Fri Jun 10, '16									6/8 6/10										
Fixing top layer reinforcement bar (Additional works - no steel bar shown on original design)	3 days	Sat Jun 11, '16 Mo	lon Jun 13, '16									6/11 6/13										
25 Concreting up to final level of concrete surround		Tue Jun 14, '16 Ti										6/14 6/16										
26 Backfilling and remove stage 1 strut and waling 27 Remove sheetpiles and filling the gap		Fri Jun 17, '16 To Wed Jun 22, '16 To										6/17 6/21 6/22 6/28	8									
28 Grade 400 rock fill (additional works)	15 days	Sun Nov 15, '15 Su	un Nov 29, '15					11/15	11/29													
29 Blinding layer for PJ-N-02 30 Construct base slab of PJ-N-02		Mon Nov 30, '15 San Dec 20, '15 S	Sat Jan 23, '16					11/30 🛭	12/19 12/20 1/23													
31 Construct wall of PJ-N-02 up to +3mPD		Sun Jun 12, '16 We	ed Aug 10, '16									6/12	8/10 8/11									
32 Soil Backfilling up to +2.8mPD 33 Construct top slab of PJ-N-02		Thu Aug 11, '16 We Thu Aug 25, '16 Su	_ ,										8/11	\$/24 5	10/2	3						
34 Soil Backfilling up to formation level	8 days	Mon Oct 24, '16 Mo	Ion Oct 31, '16										0.2		10/24	10/31						
Remove strut and waling Remove sheetpiles and filling the gap		Tue Nov 1, '16 Th Fri Nov 11, '16 Su														11/10						
Hand back the site to CCC's	2 days	Wed Jun 29, '16 Tl	Thu Jun 30, '16									6/29 (6/3 7/1	30									
38 Construction of remaining box culvert by CCC's. 39 Section 7B: Open-cut Section & Heading from Eastern		Fri Jul 1, '16 F Mon Jul 27, '15 T	Fri Oct 28, '16 Thu May 4, '17			7/27						7/1			1	0/28					5/4	
 Section 7B: Open-cut Section & Heading from Eastern Approach Submission for temporary ELS system and approval 			Sun Aug 9, '15			7/278/9																
41 Site possession	1 day	Mon Aug 10, '15 Mo	on Aug 10, '15			8/10 5 8/10																
Install sheet pilesInstall 1st layer waling and strut and excavate to 2nd layer		Tue Aug 11, '15 Sat Sep 5, '15 Th	Fri Sep 4, '15			8/11	9/5															
							11 1															
44 Install 2nd layer waling and strut and excavate to 3rd layer		Fri Sep 25, '15 S					9/25	10/24														
45 Install 3rd layer waling and strut and excavate to 4th layer	30 days	Sun Oct 25, '15 Mo	on Nov 23, '15					0/25	23													
46 Install 4th layer waling and strut and excavate to formation level	30 days	Tue Nov 24, '15 We	ed Dec 23, '15					11/24	12/23													
47 Drilling for 50 dia. grout holes at 2 layers and grouting		Thu Dec 24, '15 Th							12/24	2/11												
 Strengthening existing ELS system Preparation of method statement for hand-shield construction and 		Fri Feb 12, '16 Tu Sun Feb 21, '16 Th								2/12 2/21 11111111111111111111111111111	2			8/18								
approval										421				0.10								
50 Mobilize equipment & materials 51 Pipeline 1 - DN2100		Fri Aug 19, '16 Tu Wed Aug 31, '16 Tu											8/19	8/31		11/15						
52 Ground treatment works	7 days	Wed Aug 31, '16	Tue Sep 6, '16											8/31 9/6	10115							
53 Pipe jacking 54 DN1400 installation works	-		Sun Oct 16, '16 Ved Nov 9, '16											9// 1111111111111111	10/17 1 10/16	11/9						
55 Annulus grout	6 days	Thu Nov 10, '16 Tu	ue Nov 15, '16													1/10 11/15						
56 <u>Pipeline 5 - DN2800</u> 57 Ground treatment works	118 days 7 days		Fri Jan 27, '17 Sat Oct 8, '16											$egin{array}{c c} & & & 1 \\ \hline & & & 1 \end{array}$	0/2 10/8			1/27				
58 Pipe jacking	-	Mon Oct 17, '16 M	Mon Dec 5, '16												10/17	1	2/5	4 10 0				
59 CWP installation works 60 Annulus grout	46 days 7 days	Sat Jan 21, '17 I	Fri Jan 20, '17 Fri Jan 27, '17													12/6		1/21 1/27				
61 Pipeline 3 - DN2100		Mon Nov 14, '16 W	Wed Feb 8, '17													11/14			2 /8			
62 Ground treatment works 63 Pipe jacking		Mon Nov 14, '16 Fi Tue Dec 6, '16 T	Fri Nov 18, '16 Fue Jan 10, '17													11/14 111/18 12/6 111		1/10				
64 DN1400 installation works	23 days	Wed Jan 11, '17	Thu Feb 2, '17															1/11	2/2			
65 Annulus grout 66 Pipeline 2 - DN2100		Mon Dec 19, '16 Mo														1	12/19	2/3 🖸	ш 2//	■ 3/20		
67 Ground treatment works	7 days	Mon Dec 19, '16 Su	un Dec 25, '16													1	12/19 12		0/10	-		
68 Pipe jacking 69 DN1400 installation works	24 days	Wed Jan 11, '17 Su Mon Feb 20, '17 We	ed Mar 15, '17															1/11	2/20	3/15		
70 Annulus grout	5 days	Thu Mar 16, '17 Mo	on Mar 20, '17														10/10		3/16	3/20		
71 Pipeline 4 - DN2100 72 Ground treatment works		Mon Dec 19, '16 Mo Mon Dec 19, '16 Su														1 1	12/19 12/19 	2/25		3/20		
73 Pipe jacking	40 days	Wed Jan 11, '17 St	un Feb 19, '17															1/11	2/19			
74 DN1400 installation works 75 Annulus grout		Mon Feb 20, '17 We Thu Mar 16, '17 Mo																	2/20 3/16	3/15 □ _{>} 3/20		
76 Removal of plant	10 days	Tue Mar 21, '17 Th	hu Mar 30, '17																3/16 d 3/2:	3/30		
77 Backfilling and removal ELS system	35 days	Fri Mar 31, '17 T	Thu May 4, '17																	3/31 (1111111111111111111111111111111111	<u> </u>	



Master Programme

ID Task Name Commence KL/2012/03 construction 1350 days Thu 19/9/13 Tue 30/5/17 Section 2: Works within Portion 1 and 4 1350 days Thu 19/9/13 Tue 30/5/17 19/9 19/9 18/10 30 days Thu 19/9/13 Fri 18/10/13 19/9 ### 18/10 Site clearance 30 days Sat 19/10/13 Sun 17/11/13 4 19/10 11/11 14 days Mon 18/11/13 Sun 1/12/13 6 18/11 12 Initial survey Erect hoarding, chain link fence and vehicular gate Mon 2/12/13 Thu 30/1/14 7 Construction of sewerage pumping station NPS 1350 days Thu 19/9/13 Tue 30/5/17 19/9 Submission / approval of method statements and temporary work 70 days Sun 29/12/13 Sat 8/3/14 29/12 Mobilization 20 days Tue 18/3/14 Sun 6/4/14 10 18/3 6/4 Mon 7/4/14 Thu 5/6/14 12,11 Install waling and strut, excavation to the formation level (1st and 90 days Fri 6/6/14 Wed 3/9/14 13 Install waling and strut, excavation to the formation level (3rd 89 days Thu 4/9/14 Mon 1/12/14 14 4/9 29/11 (11/11/12/14/1 Construct the base slab Sat 29/11/14 Wed 14/1/15 Construct the external and internal wall Grid E to G and Grid 2 to 34 days Sat 3/1/15 Thu 5/2/15 3 up to -1.25 mPD 6/2 📥 20/2 Construct the external wall Grid C to E and Grid 2 to 4 up to -0.95 Thu 5/2/15 Sat 11/4/15 Construct the external wall Grid C to E and Grid 1 to 2 up to -0.95 23 days Fri 24/4/15 2/4 Thu 2/4/15 Construct the internal wall Grid D to E up to -0.95 mPD Wed 27/5/15 Sat 20/6/15 20 Backfilling works behind constructed wall and remove 2nd layer 14 days Mon 22/6/15 Sun 5/7/15 21 22/6 🚈 5/7 Construct the external wall Grid C to E and Grid 2 to 4 up to Mon 6/7/15 Thu 30/7/15 25 days Construct the external wall Grid C to E and Grid 1 to 2 up to +2..25 mPD 15 days Fri 31/7/15 Fri 14/8/15 23 31/7 414/8 Construct the internal wall Grid D to E up to +2.25 mPD 7 days Sat 15/8/15 Fri 21/8/15 24 15/8 雄 21/8 Backfilling works behind constructed wall and remove 1st layer of 42 days Sat 15/8/15 Fri 25/9/15 15/8 25/9 waling and strut and sheetpiles Construct the external and internal wall Grid A to E and Grid 1 to 36 days Sat 26/9/15 Sat 31/10/15 26 26/9 31/10 Construct the external and internal wall Grid A to E and Grid 2 to 4 up to ± 4.7 mPD 31 days Sat 26/9/15 26/9 26/10 Construct the external and internal wall Grid E to G and Grid 2 to 103 days Sat 6/6/15 Wed 16/9/15 6/6 Construct upper wall and column up to beam level Grid A to C 21/11 25/1 66 days Sat 21/11/15 Mon 25/1/16 29 Construct the beam and roof Grid A to C and 1 to 5, Only double ceiling will be divided into two layers for construction 47 days Tue 26/1/16 Sat 12/3/16 30 26/1 12/3 Construct upper wall and column up to beam level Grid E to G 80 days Thu 24/12/15 Sat 12/3/16 24/12 12/3 Construct upper wall and column up to beam level Grid C to E and 1 to 5 $\,$ Tue 22/12/15 Mon 7/3/16 22/12 Construct the beam and roof Grid E to G and 1 to 5 78 days Mon 14/3/16 Mon 30/5/16 14/3 Construct the beam and roof Grid C to E and 1 to 5 Fri 22/4/16 33 46 days 8/3 22/4 31/5 22/6 31/5 22/6 Construct roof plinth and fence wall 23 days Tue 31/5/16 Wed 22/6/16 34 Construct ventilation house 23 days Tue 31/5/16 Wed 22/6/16 34 Construct corbel Grid Cto D 21 days Tue 31/5/16 Mon 20/6/16 34 Construct corbel Grid E to F 21 days Tue 21/6/16 Mon 11/7/16 38 21/6 📥 11/7 Construct Plinth DO room 1 16 days Thu 23/6/16 Fri 8/7/16 36 23/6 23/7 Thu 21/7/16 40 977 2177 Construct Plinth DO room 2 13 days Construct Plinth Room for waterbooster system 20 days Fri 22/7/16 Wed 10/8/16 41 22/7 📥 10/8 21/6 Staircase No1 at Dry Well 35 days Tue 21/6/16 Mon 25/7/16 38 Working plantform at Wet well, Dry weel, screen channel 56 days Tue 21/6/16 Mon 15/8/16 38 Follow up defect works before arcectural finish works & 35 days Tue 16/8/16 Mon 19/9/16 44 16/8 70 days Tue 20/9/16 Water tightness test for retaining structure Mon 28/11/16 45 20/9 W 28/11 29/11 28/12 Install protective liner at the retaining structure Wed 28/12/16 46 Water tightness test for the double ceiling 20 days Thu 29/12/16 Tue 17/1/17 47 29/12 29/17/1 Establishment of green roof system 50 days Wed 18/1/17 Wed 8/3/17 48 18/1 Architectural finishes (internal) Tue 20/9/16 Fri 18/11/16 45 18/11 20/9 🕇 Erect granite tile 90 days Tue 20/9/16 Sun 18/12/16 45 20/9 Erect louvre and door 60 days Tue 20/9/16 Fri 18/11/16 45 20/9 18/11 20/9 Erect handrailing and roller shutter etc. Sun 18/12/16 45 90 days Tue 20/9/16 Install rising main 30 days Tue 16/8/16 Wed 14/9/16 44 Construct sewerage, drainage drain and manhole 46 days Thu 15/9/16 Sun 30/10/16 54 15/9 Fri 17/2/17 59,55,58,57 19/1 47/2 Construct assess road 30 days Thu 19/1/17 Construct cable ducts and draw pits for PCCW and CLP Mon 31/10/16 Fri 9/12/16 55 31/10 9/12 31/10 9/12 10/12 18/1 Construct u-channel with cover along access road 40 days Mon 31/10/16 Fri 9/12/16 55 Wed 18/1/17 55,58,57 Erect vehicular and man access and mini bollard light 40 days Sat 10/12/16 Sat 18/2/17 Sun 19/3/17 56 Preparatory works for landscaping works 7 days 3 days Mon 20/3/17 Sun 26/3/17 60 20/3 26/3 Wed 29/3/17 61,49 27/3 1 29/3 Mon 27/3/17 Hydroseeding Wed 12/4/17 62 Submission / approval of E&M services materials and delivery 793 days Thu 16/1/14 Fri 18/3/16 16/1 20/7 submitted separately) 23/1 E&M building service Testing & Commissioning (Detailed 128 days Mon 23/1/17 Tue 30/5/17 65

evised Completion Date: 30 May 2017