Civil Engineering and Development Department

EP-344/2009 – New Sewage Pumping Stations Serving KTD EP-337/2009 – New Distributor Roads Serving the Planned KTD

Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Monthly EM&A Report

December 2017

(Version 1.0)

Approved By

(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk

TABLE OF CONTENTS

EX	ECUTIVE SUMMARY	1
	Introduction Environmental Monitoring Works Environmental Licenses and Permits Key Information in the Reporting Month Future Key Issues	1 2 2
1.	INTRODUCTION	4
	Background	4 5 6
2.	AIR QUALITY	9
	Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Methodology and Quality Assurance and Quality Control (QA/QC) Proced Results, Observations and Action/Limit Level Exceedance	9 10 ure 10
3.	NOISE	14
	Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Methodology and QA/QC Procedures Maintenance and Calibration Results, Observations and Action/Limit Level Exceedance	14 14 15 15
4.	COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS	17
5.	LANDSCAPE AND VISUAL	19
	Monitoring Requirements	
6.	ENVIRONMENTAL AUDIT	20
	Site Audits Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures Summary of Mitigation Measures Implemented Implementation Status of Event Action Plans Summary of Complaint, Warning, Notification of any Summons and Successful Prosec	20 21 21 22 22 cution
7.	FUTURE KEY ISSUES	23

		es for the Coming Month
8.	CONCL	USIONS AND RECOMMENDATIONS
	Recomm	ons
LIS	ST OF TA	BLES
Tab	ole I	Breaches of Action and Limit Levels for the Project in the Reporting Month
Tab	ole II	Summary Table for Key Information in the Reporting Month
	ole 1.1	Key Project Contacts
Tab	ole 1.2	Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures
Tab	ole 1.3	Air Quality and Noise Monitoring Stations for this Project
Tab	ole 1.4	Summary Table for Required Submission under EP No. EP-337/2009
Tab	ole 1.5	Summary Table for Required Submission under EP No. EP-344/2009
Tab	ole 2.1	Locations for Air Quality Monitoring
Tab	ole 2.2	Air Quality Monitoring Equipment
Tab	ole 2.3	Impact Dust Monitoring Parameters, Frequency and Duration
	ole 2.4	Major dust source identified at the designated air quality monitoring stations
Tab	ole 3.1	Noise Monitoring Stations
	ole 3.2	Noise Monitoring Equipment
Tab	ole 3.3	Noise Monitoring Parameters, Frequency and Duration
	ole 3.4	Major noise source identified at the designated noise monitoring stations
	ole 3.5	Baseline Noise Level and Noise Limit Level for Monitoring Stations
	ole 4.1	Comparison of 1-hr TSP data with EIA predictions
	ole 4.2	Comparison of 24-hr TSP data with EIA predictions
	ole 4.3	Comparison of Noise Monitoring Data with EIA predictions
Tab	ole 6.1	Summary of Environmental Licensing and Permit Status
	ole 6.2	Observations and Recommendations of Site Inspections for EP-337/2009
	ole 6.3	Observations and Recommendations of Site Inspections for EP-344/2009
Tab	ole 7.1	Summary of the tentative program of major site activities, the impact prediction and control measures for January 2018 and February 2018
Tab	ole 8.1	Examples of Mitigation Measures for Environmental Recommendations

LIST OF FIGURES

Figure 1	Layout Plan of the Project Site
Figure 2	Locations of Air Quality Monitoring Stations
Figure 3	Locations of Construction Noise Monitoring Stations
Figure 4	Locations of Wind Anemometer
Figure 5	Management Structure

LIST OF APPENDICES

A	Action and Limit Levels for Air Quality and Noise
В	Copies of Calibration Certificates
C	Weather Information
D	Environmental Monitoring Schedules
E	1-hour TSP Monitoring Results and Graphical Presentations
F	24-hour TSP Monitoring Results and Graphical Presentations
G	Noise Monitoring Results and Graphical Presentations
Н	Summary of Exceedance
I	Site Audit Summary
J	Event Action Plans
K	Environmental Mitigation Implementation Schedule (EMIS)
L	Summaries of Environmental Complaint, Warning, Summon and Notification of
	Successful Prosecution
M	Summary of Waste Generation and Disposal Records
N	Construction Programme

EXECUTIVE SUMMARY

Introduction

- 1. This is the 49th Monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area" (Hereafter referred to as "the Project"). This contract comprises the construction of Schedule 2 Designated Projects (DP) Road D2 & Sewage Pumping Station PS2 and PS NPS which forms a part of the works under two Environmental Permits (EP), EP-337/2009 and EP-344/2009. The title of the designated projects under Environmental Permit No.: EP-344/2009 is "New sewage pumping stations serving Kai Tak Development" and under Environmental Permit No.: EP-337/2009 is "New distributor roads serving the planned Kai Tak Development". This report documents the findings of EM&A Works conducted from 1 to 31 December 2017.
- 2. The major site activities undertaken in the reporting month included:
 - Daily Cleaning
 - Finishing works, E&M work in PS2
 - Water test, backfill and sheet-pile removal in Heading 7A,
 - Chamber construction, DCS pipe installation, backfill and sheet-pile removal, water test, grouting in Heading 7B
 - Backfill and sheet-pile removal, installation of valve in 1L4
 - Road widening work (excavation and UU works) in (Portion 1) Sung Wong Toi Road
 - Maintenance & Servicing Engineer's office in Portion 9
 - Rising Main installation in Pit2
 - Rising Main installation in Pit 4
 - Install fitting inside chamber in Pit 5
 - Install fitting inside chamber in Pit9
 - Install fitting inside chamber in Pit10
 - Installation of drainage, UU laying works and Road works in Road D2
 - Finishing works and E&M works in NPS
 - UU works and Road Works in Road L19 and Bailey Street
 - Refer construction works of NPS in portion 4 sewerage; and
 - Removal of excavated material in Portion 6

Environmental Monitoring Works

- 3. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 4. Summary of the breaches of action and limit levels in the reporting month for the Project is tabulated in **Table I**.

Table I Breaches of Action and Limit Levels for the Project in the Reporting Month

Parameter	No. of Project-rela	ted Exceedance	Action Taken
1 at afficted	Action Level	Limit Level	Action Taken
1-hr TSP	0	0	N/A

24-hr TSP	0	0	N/A
Noise	0	0	N/A

1-hour & 24-hour TSP Monitoring

- 5. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 6. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

7. All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded.

Environmental Licenses and Permits

- 8. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, Environmental Permits No. EP-344/2009 and EP-337/2009 were issued on 23 April 2009.
- 9. Registration of Chemical Waste Producer (Waste Producer Number: 5213-286-K2958-05).
- 10. Water Discharge License (WT00020971-2015).

Key Information in the Reporting Month

11. Summary of complaint received, reporting changes and notifications of any summons and successful prosecutions in the reporting month is tabulated in **Table II**.

Table II Summary Table for Key Information in the Reporting Month

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0		N/A	N/A	
Reporting Changes	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

Future Key Issues

- 12. The future key environmental issues in the coming month include:
 - Daily Cleaning

 - Finishing works, E&M work in PS2
 Water test, backfill and sheet-pile removal in Heading 7A
 Chamber construction, DCS pipe installation, backfill and sheet-pile removal, water test,
 - grouting in Heading 7B
 - Backfill and sheet-pile removal, installation of valve in 1L4
 - Road widening work (excavation and UU works) in (Portion 1) Sung Wong Toi Road Maintenance & Servicing Engineer's office in Portion 9 Rising Main installation in Pit2

 - Rising Main installation in Pit 4
 - Install fitting inside chamber in Pit 5

- Install fitting inside chamber in Pit9
 Install fitting inside chamber in Pit10
 Installation of drainage , UU laying works
 Road works in Road D2
 Finishing works and E&M works in NPS
 UU works and Road Works in Road L19 and Bailey Street
 Refer construction works of NPS in portion 4 sewerage; and
 Removal of excavated material in Portion 6

INTRODUCTION

Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 4 Infrastructure at Former North Apron Area is one of the construction stages of KTD. Schedule 2 DPs in this Project include new distributor roads serving the planned KTD and new sewage pumping stations serving the planned KTD. The general layout of the Project is shown in **Figure 1.**
- 1.2 Two Environmental Permits (EPs) No. EP-344/2009 and EP-337/2009 were also issued to the Permit Holder Civil Engineering and Development Department on 23 April 2009 for new sewage pumping stations serving the planned KTD and new distributor roads serving the planned KTD respectively.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to identify the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and recommend possible mitigation measures associated with the works. The EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 April 2009.
- 1.4 Cinotech Consultants Limited (Cinotech) is commissioned by Kwan On Construction Co., Ltd. (the Contractor) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2012/03 Stage 4 Infrastructure at Former North Apron Area. The construction work under KL/2012/03 comprises the construction of Road D2 & Sewage Pumping Station PS2 and PS NPS which forms a part of the works under two EPs (EP-337/2009 and EP-344/2009).
- 1.5 The construction commencement of this Contract was on 1st December 2013 for Road D2, Sewage Pumping Station PS2 and PS NPS. This is the 49th Monthly EM&A report summarizing the EM&A works for the Project from 1 to 31 December 2017.

Project Organizations

- 1.6 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD).
 - The Engineer and the Engineer's Representative (ER) AECOM.
 - Environmental Team (ET) Cinotech Consultants Limited (CCL).
 - Independent Environmental Checker (IEC) Arcadis Design & Engineering Limited. (Arcadis).
 - Contractor –Kwan On Construction Co., Ltd. (Kwan On).

1.7 The key contacts of the Project are shown in **Table 1.1** and **Figure 5**.

Table 1.1 **Key Project Contacts**

Party	Role	Contact Person	Position	Phone No.	Fax No.
CEDD	Project Proponent	Mr. C. K. Choi	Senior Engineer	2301 1174	2301 1277
AECOM	Engineer's Representative	Mr. John Yam	SRE RE	2798 0771	3013 8864
	•	Mr. Jacky Pun Dr. Priscilla Choy	Environmental Team Leader	2151 2089	
Cinotech	Environmental Team	Ms. Ivy Tam	Project Coordinator and Audit Team Leader	2151 2090	3107 1388
Arcadis	Independent Environmental Checker	Mr. Wong Fu Nam	Independent Environmental Checker	2911 2744	2805 5028
				3689 7752	3689 7726
Kwan On	Contractor	Mr. Albert Ng	Site Agent	6146 6761 telephone nur	`

Construction Activities undertaken during the Reporting Month

- 1.8 The site activities undertaken in the reporting month included:
 - Daily Cleaning
 - Finishing works, E&M work in PS2
 - Water test, backfill and sheet-pile removal in Heading 7A,
 - Chamber construction, DCS pipe installation, backfill and sheet-pile removal, water test, grouting in Heading 7B
 - Backfill and sheet-pile removal, installation of valve in 1L4
 - Road widening work (excavation and UU works) in (Portion 1) Sung Wong Toi Road
 - Maintenance & Servicing Engineer's office in Portion 9
 - Rising Main installation in Pit2
 - Rising Main installation in Pit 4
 - Install fitting inside chamber in Pit 5
 - Install fitting inside chamber in Pit9
 - Install fitting inside chamber in Pit10
 - Installation of drainage, UU laying works and Road works in Road D2
 - Finishing works and E&M works in NPS
 - UU works and Road Works in Road L19 and Bailey Street
 - Refer construction works of NPS in portion 4 sewerage; and
 - Removal of excavated material in Portion 6
- 1.9 The construction programme showing the inter-relationship with environmental protection/mitigation measures is presented in Table 1.2.

Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

1 Totection/Wingation Measures					
Construction Works	Generated Major Environmental Impact	Control Measures			
Construction of superstructure of Pumping Station PS2 and NPS;	Dust, Water Quality, Waste Management	 Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; and On-site waste sorting and implementation of trip ticket system. 			
Backfilling between sewerage manholes 1K1_1 and FMH10_340 and construction of manhole FMH10_370a at L6;	Dust, Noise	 Use of quiet plant and well-maintained construction plant; and Properly cover the stockpiles; 			
Installation of precast unit and construction of in-situ portions of Box Culvert B6; Construction of jacking pits nos. 1 and 2; Installation of gas pipe at pit no. 10; Construction of washout chamber at pit no. 11;	Noise, Waste Management	 Use of quiet plant and well-maintained construction plant; and Provide hoarding. Good management and control on construction waste reduction 			
Construction of sewerage manhole FMH 10 at Bailey Street; Widening works of Sung Wong Toi Road.	Noise	 Use of quiet plant and well-maintained construction plant; and Provide hoarding. 			
Pipe laying from manhole SMH2204 to Box Culvert B6; Laying of rising mains from PS2 to chainage CHA-18; Pipe laying from stormwater manholes SMH1962 to SMH1963 and construction of manholes SMH1953 and SMH1963 at L6; Installation of DCS;	Noise, Water Quality	 Use of quiet plant and well-maintained construction plant; and Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall. 			

Summary of EM&A Requirements

- 1.10 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event Action Plans;
- Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 1.12 This report presents the implementation of the EM&A programme for the Project from 1 to 31 December 2017.

1.13 Air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in **Table 1.3** (see Figure 2 and 3 for their locations).

Table 1.3 Air Quality and Noise Monitoring Stations for this Project

Locations	Monitoring Stations In accordance with EM&A Manual	Alternative Monitoring Stations
Air Quality Monitoring Stations		
AM2 - Lee Kau Yan Memorial School	Yes	AM2(A) – Ng Wah Catholic Secondary School
AM3 – Sky Tower	No	AM3(A) – Holy Trinity Bradbury Centre
AM4 – Grand Waterfront	No	AM4(A) – EMSD Workshop*
AM5 – CCC Kei To Secondary School	No	N/A^
AM6 – Site 1B4 (Planned)		N/A
Noise Monitoring Stations		
M6 – Holy Carpenter Primary School	No	M6(A) – Oblate Primary School
M7 – CCC Kei To Secondary School	Yes	N/A
M8 – Po Leung Kuk Ngan Po Ling College	Yes	N/A
M9 – Tak Long Estate	Yes	N/A
M10 – Site 1B4 (Planned)	N/A	

Remarks:

- "Yes" Monitoring station is the same as that stated in EM&A Manual
- No Monitoring station is not the same as that stated in EM&A Manual. Request for carrying monitoring works at the monitoring stations stated in EM&A Manual was rejected by owner of premise. Alternative monitoring stations were proposed by the ET of Schedule 3 EIA and approved by the EPD.
- N/A No alternative monitoring station is required.
- *AM4(A) EMSD Workshop was cancelled due to unsuccessful accessibility of the facility. 1-hr TSP monitoring was conducted at AM4(B) - Ma Tau Kok Road (next to EMSD workshop) temporarily and 24-hr TSP monitoring was conducted at AM4(C) – New Pumping Station under Contract No. KL/2012/03.
- ^AM5(A) Po Leung Kuk Ngan Po Ling College was cancelled because no permission was granted from the premise. Air quality monitoring was carried out at AM5 – CCC Kei To Secondary School.
- 1.14 According to the Environmental Monitoring and Audit Manual (EM&A Manual) of the Kai Tak Development (KTD) Schedule 3 Environmental Impact Assessment (EIA) Report, the impact monitoring at the designated monitoring stations as required in KTD EM&A Manual under the EP, has been conducted in Environmental Monitoring Works for Kai Tak Development under Schedule 3 of KTD, which is on-going starting from December 2010, when the impact monitoring data under Schedule 3 of KTD were adopted for the Project.
- 1.15 Although Contract no. KLN/2013/16 under Schedule 3 of KTD has been superseded by KLN/2016/09 since early March 2017, the ET continued to adopt the impact monitoring data under Schedule 3 of KTD until appropriate new arrangement is agreed. The KLN/2016/09 impact environmental monitoring schedule is shown in **Appendix D**.

Status of Compliance with Environmental Permits Conditions

1.16 The status of required submission related to this Project under the Environmental Permits No. EP-337/2009 and EP-344/2009 is summarized in the **Table 1.4** and **Table 1.5** respectively:

Table 1.4 Summary Table for Required Submission under EP No. EP-337/2009

EP Conditions	Submission	Submission Date	Remark
1.11	Notification of Commencement Date of Construction of Project	31 October 2013	For Road D2
2.3	Management Organization of Main Construction Companies	31 October 2013	For Contract No. KL/2012/03
2.4	Design Drawing(s) of the Project	28 October 2013	For Road D2
2.11	Landscape Mitigation Plan(s) for distributors road(s)	7 January 2014	For Road D2
2.12	As-built drawing(s) for the distributor road(s)	To be submitted at least one week before the commencement of operation of distributor road	
3.2	Baseline Monitoring Report	26 November 2010 (Part I) 24 December 2010 (Part II)	/
3.3	Four hard copies and one electronic copy of the Monthly EM&A Report No. 48 (November 2017)	14 August 2017	Monthly EM&A Report for Contract No. KL/2012/03

Table 1.5 Summary Table for Required Submission under EP No. EP-344/2009

EP Conditions	Submission	Submission Date	Remark
1.11	Notification of Commencement Date of Construction of Project	31 October 2013	For Pumping Station PS2 and PS NPS
2.3	Management Organization of Main Construction Companies	31 October 2013	For Contract No. KL/2012/03
2.4	Design Drawing(s) of the Project	28 October 2013	For Pumping Station PS2 and PS NPS
2.11	Landscape Mitigation Plan(s) for sewage pumping station(s)	7 January 2014	For Pumping Station PS2 and PS NPS
2.12	As-built drawing(s) for the sewage pumping station (s)	To be submitted at least one week before the commencement of operation of distributor road(
3.2	Baseline Monitoring Report	26 November 2010 (Part I) 24 December 2010 (Part II)	/
3.3	Four hard copies and one electronic copy of the Monthly EM&A Report No. 48 (November 2017)	14 August 2017	Monthly EM&A Report for Contract No. KL/2012/03

1. AIR QUALITY

Monitoring Requirements

2.1 According to EM&A Manual under the Eps, 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

2.2 Five designated monitoring stations were selected for air quality monitoring programme. Impact dust monitoring was conducted at four of the air quality monitoring stations (AM2, AM3(A), AM4(C) and AM5. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Table 2.1 Locations for Air Quality Monitoring

Monitoring Stations Locations		Location of Measurement
AM2	Lee Kau Yan Memorial School	Rooftop (about 8/F) Area
AM2(A)	Ng Wah Catholic Secondary School	Rooftop (about 8/F) Area
AM3(A)	Holy Trinity Bradbury Centre	Rooftop (about 8/F) Area
AM4(C)	New Pumping Station	Rooftop (about 6/F) Area
AM5	CCC Kei To Secondary School	Rooftop (about 10/F) Area
#AM6	PA 15	Site 1B4 (Planned)

Remarks: # The impact monitoring at these locations will only be carried out until the sensitive receivers at the building are resided.

Monitoring Equipment

2.3 **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates and laboratory accreditation are attached in **Appendix B**.

Table 2.2 Air Quality Monitoring Equipment

Tuble 2.2 The Quanty Monitoring Equipment			
Equipment	Model and Make	Quantity	
Calibrator	TE-2025A	2	
1-hour TSP Dust Meter	TSI Model AM510 SidePak Personal Aerosol Monitor	3	
	Laser Dust Monitor – Model LD-3, LD-3B/	7	

	Hal-HPC300/ 301	
IIVC Complex	GMWS 2310 c/w of TSP sampling inlet	3
HVS Sampler	TE-5170X	7
Wind Anemometer	Davis Weather Monitor, Vantage Pro2	1

Monitoring Parameters, Frequency and Duration

2.4 Table 2.3 summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency	
1-hr TSP	At least three times every 6 days	
24-hr TSP	At least once every 6 days	

Monitoring Methodology and Quality Assurance and Quality Control (QA/QC) Procedure

1-hour TSP Monitoring

Measuring Procedures

- 2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
 - The 1-hour dust meter is placed at least 1.3 meters above ground.
 - Set POWER to "ON" and make sure that the battery level was not flash or in low level.
 - Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
 - Push the knob at MEASURE position.
 - Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
 - Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
 - Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

Maintenance/Calibration

- 2.6 The following maintenance/calibration was required for the direct dust meters:
 - Check and calibrate the meter by High-Volume Sampler (HVS) to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

2.7 High volume samplers (HVS) (Model GMWS-2310 Accu-Vol) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

Operating/Analytical Procedures

- 2.8 Operating/analytical procedures for the operation of HVS were as follows:
 - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
 - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
 - No furnaces or incineration flues were nearby.
 - Airflow around the sampler was unrestricted.
 - The sampler was more than 20 meters from the drip line.
 - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the 24-hour TSP sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For 24-hour TSP sampling, fiberglass filters having a collection efficiency of $\geq 99\%$ for particles of 0.3µm (DOP) diameter were used.
- 2.11 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.12 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.

- 2.14 The shelter lid was closed and secured with the aluminum strip.
- 2.15 The timer was then programmed so that the TSP will be sampled for 24 hours. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.16 After completion of sampling, the filter was removed and sent to Wellab Ltd., which is accredited under HOKLAS for laboratory analysis. The elapsed time was also recorded.
- 2.17 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning temperature should be between 25°C and 30°C and not vary by more than ± 3 °C; the relative humidity (RH) should be < 50% and not vary by more than ± 5 %. A convenient working RH is 40%.

Maintenance/Calibration

- 2.18 The following maintenance/calibration was required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using G25A Calibration Kit throughout all stages of the air quality monitoring.
 - Orifice Transfer Standards were calibrated at yearly intervals throughout all stages of the air quality monitoring.

Results, Observations and Action/Limit Level Exceedance

- 2.19 All other 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.20 All other 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.21 This weather information for the reporting month is summarized in **Appendix C.**
- 2.22 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.23 The summary of exceedance record in the reporting month is shown in **Appendix H**. No exceedance in Action/Limit Levels of 1-hour and 24-hour TSP was recorded for the air quality monitoring.
- 2.24 According to our field observations, the major dust source identified at the designated air quality monitoring stations is as follows:

Table 2.4 Major dust source identified at the designated air quality monitoring stations

Station	Major Dust Source

AM2 – Lee Kau Yan Memorial School	Road Traffic Dust
	Exposed site area and open stockpiles
	Site vehicle movement
AM2(A) – Ng Wah Catholic Secondary	Road Traffic Dust
School	Exposed site area and open stockpiles
	Excavation works
	Site vehicle movement
AM3(B) – Family Planning Association	Road Traffic Dust
of Hong Kong	Exposed site area
	Excavation works
	Site vehicle movement
AM4(C) – New Pumping Station under	Site vehicle movement
Contract No. KL/2012/03	
AM5 – CCC Kei To Secondary School	Road Traffic Dust

2. NOISE

Monitoring Requirements

3.1 According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis to conduct one set of measurements between 0700 and 1900 hours on normal weekdays.

Appendix A shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

- 3.2 Five designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at four designated monitoring stations (M6, M7, M8 and M9). **Figure 3** shows the locations of these stations.
- 3.3 Construction noise monitoring at Station M6 Holy Carpenter Primary School was rejected by the premise owner on 6th October 2014. The monitoring station has been relocated at a proposed alternative noise monitoring station M6(A) Oblate Primary School since 10th October 2014 to carry out the monitoring works.

Table 3.1 Noise Monitoring Stations

	Monitoring Stations	Locations	Location of Measurement
ĺ	*M6(A)	Oblate Primary School	Rooftop (about 7/F) Area
	M7	CCC Kei To Secondary School	Rooftop (about 8/F) Area
	M8	Po Leung Kuk Ngan Po Ling College	Staircase Area (about 9/F)
ĺ	M9	Tak Long Estate	Car Park Building (about 2/F)
	#M10	Site 1B4 (Planned)	-

Remarks:

Monitoring Equipment

Table 3.2 summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

Table 3.2 Noise Monitoring Equipment

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	SVAN 955, 957	3
Calibrator	SVAN 30A & B&K4231	3

Monitoring Parameters, Frequency and Duration

3.5 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

^{*} Alternative noise monitoring station for M6 – Holy Carpenter Primary School from 10th October 2014 onwards

[#] The impact monitoring at these locations will only be carried out until existence of the sensitive receiver at the building.

Monitoring Stations	Parameter	Period	Frequency	Type of Measurement
M7 M8 M9	L ₁₀ (30 min.) dB(A) L ₉₀ (30 min.) dB(A) L _{eq} (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week	Façade (*)
M6(A)	L ₁₀ (30 min.) dB(A) L ₉₀ (30 min.) dB(A) L _{eq} (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week	Free Field (*)

Table 3.3 Noise Monitoring Parameters. Frequency and Duration

Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was set on a tripod at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
- For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels was adjusted with a correction of +3 dB(A).
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

frequency weighting : A time weighting : Fast time measurement : 30 minutes

- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L_{eq}, L₉₀ and L₁₀ were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

Maintenance and Calibration

- The microphone head of the sound level meter and calibrator was cleaned with a soft cloth 3.6 at quarterly intervals.
- 3.7 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.8 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

^(*) Refer to bullet point 1 and 2 in the following section.

Results, Observations and Action/Limit Level Exceedance

- 3.9 All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded.
- 3.10 The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.4**.
- 3.11 Noise monitoring results and graphical presentations are shown in **Appendix G**.
- 3.12 The major noise source identified at the designated noise monitoring stations is as follows:

Table 3.4 Major noise source identified at the designated noise monitoring stations

Monitoring Stations	Locations	Major Noise Source
M6(A)	Oblate Primary School	Road and marine traffic Noise
M7	CCC Kei To Secondary School	Road and marine traffic Noise
M8	Po Leung Kuk Ngan Po Ling College	Excavation works at the site (Contract No.: 1/WSD/14(K)) facing Po Leung Kuk Ngan Po Ling College
M9	Tak Long Estate	Road paving and asphalt paving works

Table 3.5 Baseline noise level and noise limit level for monitoring stations

Monitoring Baseline Noise Level, dB (A)		Noise Limit Level, dB (A)	
Stations			
M6(A)	63.9 (at 0700 – 1900 hrs on normal weekdays)		
M7	68.7 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)	
M8	61.9 (at 0700 – 1900 hrs on normal weekdays)		
M9	59.0 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)	

^(*) Noise Limit Level is 65 dB(A) during school examination periods.

4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 According to Section 16.1.6 (vi) of the EM&A Manual, the EM&A data were compared with the EIA predictions as summarized in **Table 4.1** to **4.3** below.

Table 4.1 Comparison of 1-hr TSP data with EIA predictions

Station	Predicted 1-hr TSP conc.			
	Scenario1 (Mid 2009 to	Scenario2 (Mid 2013 to	Reporting Month (December 2017), μg/m3	
	Mid 2013), Late 2016), μg/m3	//	Average	Range
AM2 – Lee Kau Yan Memorial School	290	312	142.5	24.8 – 343.9
AM3(A) - Holy Trinity Bradbury Centre (Alternative station for Sky Tower)	217	247	119.2	33.8 – 277.2
AM4(C) – New Pumping Station	N/A	N/A	226.6	124.1 – 325.5
AM5– CCC Kei To Secondary School	159	221	180.4	94.1 – 289.1

Table 4.2 Comparison of 24-hr TSP data with EIA predictions

Station	Predicted 24-hr TSP conc.				
	Scenario1 (Mid 2009 to	Scenario2 (Mid 2013 to		ting Month r 2017), µg/m3	
	Mid 2013), μg/m3	Late 2016), μg/m3	Average	Range	
AM2(A) – Ng Wah Catholic Secondary School (Alternative station for Lee Kau Yan Memorial School)	145	169	98.5	81.7 – 125.0	
AM3(B) – Family Planning Association of Hong Kong	N/A	N/A	113.0	82.6 – 154.1	
AM4(C) – New Pumping Station	N/A	N/A	135.9	120.7 – 143.0	
AM5 – CCC Kei To Secondary School	103	128	73.9	61.6 – 85.1	

Table 4.3 Comparison of Noise Monitoring Data with EIA predictions

Stations	Predicted Mitigated Construction Noise Levels during Normal Working Hour (Leq (30min) dB(A))	Reporting Month (December 2017), $L_{eq~(30min)}~dB(A)$
M6(A) - Oblate Primary School ^	N/A	60.1 – 63.5
M7 - CCC Kei To Secondary School	45 – 68	64.8 – 67.5
M8 - Po Leung Kuk Ngan Po Ling College	44 – 70	61.3 – 67.7
M9 – Tak Long Estate	Not predicted in EIA Report	59.7 – 65.6

^(^) Alternative noise monitoring station for M6 – Holy Carpenter Primary School from 10th October 2014 onwards.

- 4.2 The averages of 1-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.3 The averages of 24-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.

5. LANDSCAPE AND VISUAL

Monitoring Requirements

5.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's activities during the construction period on a weekly basis, and to report on the contractor's performance.

Results and Observations

- 5.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix I**.
- 5.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.4 In accordance with the Action Plan presented in **Appendix J**, no corrective actions were required in the reporting month.

6. ENVIRONMENTAL AUDIT

Site Audits

- 6.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 6.2 Site audits were conducted on 1, 8, 15, 19 and 29 December 2017 in the reporting month. IEC site inspection was conducted on 19 December 2017. No non-compliance was observed during the site audits.

Status of Environmental Licensing and Permitting

6.3 All permits/licenses obtained for the Project are summarized in Table 6.1.

 Table 6.1
 Summary of Environmental Licensing and Permit Status

Permit No.	Valid Period		Details	Ctatus
refilit No.	From	To	Details	Status
Environmental Perm	it (EP)			
EP-337/2009	23/04/09	N/A	Construction of new distributor roads serving the planned Kai Tak development.	Valid
EP-344/2009	23/04/09	N/A	Construction of a new sewage pumping station serving the planned Kai Tak development with installed capacity of more than 2,000 m³ per day and a boundary of which is less than 150m from an existing or planned residential area or educational institution.	Valid
Effluent Discharge Li	Effluent Discharge License			
WT00020971-2015	22/04/15	21/04/20	Discharge License for the discharge of wastewater from the construction site including contaminated surface run-off to the communal storm water drain	Valid
Registration of Chemical Waste Producer				
5213-286-K2958-05			Registration of chemical waste producer for chemical waste produced during construction of Stage 4 at former North Apron Area Infrastructure.	Valid

Status of Waste Management

- 6.4 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix M**.
- 6.5 In respect of the dump truck cover, the Contractor is advised to take record photos and inspection to ensure that the skips of all dump trucks have been fully covered before leaving the site.

Implementation Status of Environmental Mitigation Measures

6.6 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Table 6.2.

Table 6.2 Observations and Recommendations of Site Inspections for EP-337/2009

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality			
Air Quality			
Noise			
Waste/Chemical Management			
Landscape and Visual			
Permits /Licences			

Table 6.3 Observations and Recommendations of Site Inspections for EP-344/2009

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality			
Air Quality			
Noise			
Waste/Chemical Management	8 December 2017	Reminder: General refuse near NPS should be cleared	General refuse near NPS was not observed on 15 December 2017.

Parameters	Date	Observations and Recommendations	Follow-up
	15 December 2017	Reminder: Oil near NPS should be cleared as chemical waste.	Oil near NPS was observed cleared on 19 December 2017.
Landscape and Visual			
Permits /Licences	1		

Summary of Mitigation Measures Implemented

6.7 The monthly IEC audit was carried out on 19 December 2017, the observations were recorded and they are presented as follows:

Follow up of last monthly audit:

• No follow-up actions are needed for the last monthly audit.

Observation(s) in the reporting month:

- No observations are made for the monthly audit.
- 6.8 An updated summary of the EMIS is provided in **Appendix K**.

Implementation Status of Event Action Plans

6.9 The Event Action Plans for air quality, noise and landscape and visual are presented in **Appendix J**.

1-hr TSP Monitoring

6.10 No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

6.11 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

6.12 No Action/Limit Level exceedance was recorded in the reporting month.

Landscape and visual

6.13 No non-compliance was recorded in the reporting month.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

6.14 No environmental complaint and environmental prosecution was received in the reporting month. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project are presented in **Appendix L**.

7. **FUTURE KEY ISSUES**

- 7.1 Major site activities undertaken for the coming two months include:
 - Daily Cleaning
 - Finishing works, E&M work in PS2
 - Water test, backfill and sheet-pile removal in Heading 7A
 - Chamber construction, DCS pipe installation, backfill and sheet-pile removal, water test,

 - grouting in Heading 7B
 Backfill and sheet-pile removal, installation of valve in 1L4
 - Road widening work (excavation and UU works) in (Portion 1)Sung Wong Toi Road
 - Maintenance & Servicing Engineer's office in Portion 9
 - Rising Main installation in Pit2
 - Rising Main installation in Pit 4
 - Install fitting inside chamber in Pit 5
 - Install fitting inside chamber in Pit9
 - Install fitting inside chamber in Pit10
 - Installation of drainage, UU laying works and Road works in Road D2

 - Finishing works and E&M works in NPS
 - UU works and Road Works in Road L19 and Bailey Street
 - Refer construction works of NPS in portion 4 sewerage; and
 - Removal of excavated material in Portion 6
- 7.2 The tentative construction program for the Project is provided in **Appendix N**.

Key Issues for the Coming Month

- 7.3 Key environmental issues in the coming month include:
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Water spraying for dust generating activity and on haul road; 2.
 - Proper storage of construction materials on site; 3.
 - Storage of chemicals/fuel and chemical waste/waste oil on site; 4.
 - Accumulation of general and construction waste on site; 5.
 - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site; and
 - Review and implementation of temporary drainage system for the surface runoff. 7.
- 7.4 The tentative program of major site activities and the impact prediction and environmental mitigation measures for the coming two months, i.e. January and February 2018 are summarized as follows:

Table 7.1 Summary of the tentative program of major site activities, the impact prediction and control measures for January and February 2018

Construction Works	Major Impact Prediction	Control Measures
As mentioned in Section 7.1	Air quality impact (dust) Water quality impact (surface run-off)	 a) Frequent watering of haul road and unpaved/exposed areas; b) Frequent watering or covering stockpiles with tarpaulin or similar means; and c) Watering of any earth moving activities. d) Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; e) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; f) Provision of site boundary bund such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and g) Provision of measures to prevent discharge into the stream.
	Noise Impact	 h) Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; i) Controlling the number of plants use on site; j) Regular maintenance of machines; and k) Use of acoustic barriers if necessary.

Monitoring Schedule for the Next Month

7.5 The tentative environmental monitoring schedules for the next month are shown in Appendix D.

8. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

8.1 Environmental monitoring works required under the EM&A Manual were performed in the reporting month and all monitoring results were checked and reviewed.

1-hr TSP Monitoring

8.2 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. 1-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.

24-hr TSP Monitoring

8.3 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. 24-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report

Construction Noise Monitoring

8.4 All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded. The construction noise levels in all stations in the reporting month were within the range of predicted mitigated construction noise levels in the approved Environmental Impact Assessment (EIA) report.

Complaints, Notification of any Summons and Prosecution Received

8.5 No environmental complaint and environmental prosecution was received in the reporting month. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project are presented in **Appendix L**.

Recommendations

8.6 According to the environmental audit performed in the reporting month, the following recommendations were made:

Air Quality Impact

- To implement dust suppression measures on all haul roads, stockpiles, dry surfaces and excavation works.
- To mitigate the dust generation by adequate water spraying in dry days.

- To inspect the noise sources inside the site.
- To disperse the locations of noisy equipments and position the equipments as far away as possible from sensitive receivers.
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.

Water Impact

- To prevent any surface runoff discharge into any stream course.
- To review and implement temporary drainage system.
- To identify any wastewater discharges from site.
- To ensure properly maintenance for de-silting facilities.
- To clear the silt and sediment in the sedimentation tanks.
- To review the capacity of de-silting facilities for discharge.
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge.

Waste/Chemical Management

- To check for any accumulation of waste materials or rubbish on site.
- To ensure the performance of sorting of C&D materials at source (during generation);
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the site.
- To provide proper storage area or drip trays for oil containers/ equipment on site.
- To avoid improper handling or storage of oil drum on site.

Landscape and Visual

- To protect the existing trees to be retained.
- To transplant the trees unavoidably affected by the works.
- To control of night-time lighting.
- To provide decorative screen hoarding.
- To complete landscape works at site area as early as possible.

Effectiveness of Environmental Management

- 8.7 The above recommendations and the recommended mitigation measures in the EM&A Manual were carried out by the Contractor during construction. No non-compliance was recorded during the environmental site inspections as shown in **Appendix I**.
- 8.8 The effectiveness of environmental management is satisfactory as the above recommendations are met. Some of the examples of mitigation measures for the following recommendations are given in **Table 8.1** below.
 - Surface runoff discharge into any stream course is prevented;
 - Provision of sedimentation facilities after identification of wastewater discharges from site;
 - Discharge or accidental spillage of chemical waste or oil directly from the site is avoided:
 - Improper handling or storage of oil drum on site is avoided;
 - The existing trees to be retained are protected; and
 - Night-time lighting is controlled.

Table 8.1 Examples of Mitigation Measures for Environmental Recommendations



To prevent any surface runoff discharge into any stream course.



Follow-up measure(s) after identification of wastewater discharges from site.



To avoid any discharge or accidental spillage of chemical waste or oil directly from the site



To avoid improper handling or storage of oil drum on site





To protect the existing trees to be retained





To control of night-time lighting


FIGURES











APPENDIX A ACTION AND LIMIT LEVELS

Appendix A - Action and Limit Levels

Table A-1 Action and Limit Levels for 1-Hour TSP

Location	Action Level, μg/m ³	Limit Level, μg/m³
AM2	346	
AM3(A)	351	500
AM4(C)	371	500
AM5	345	

Table A-2 Action and Limit Levels for 24-Hour TSP

Location	Action Level, μg/m ³	Limit Level, μg/m³
AM2(A)	157	
AM3(B)	167	260
AM4(C)	187	260
AM5	156	

Table A-3 Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. *70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B COPIES OF CALIBRATION CERTIFCATES



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:

C/171027 2017-10-30

Date of Issue: Date Received:

2017-10-27

Date Tested:

2017-10-27

Date Completed:

2017-10-30

Next Due Date:

2017-12-29

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Laser Dust Monitor

Manufacturer

: Sibta

Model No.

: LD-3B

Serial No.

: 095029

Sensitivity (K) 1 CPM

 $: 0.001 \text{ mg/m}^3$

Sen. Adjustment Scale Setting

: 551 CPM

Equipment No.

: A-02-10

Test Conditions:

Room Temperature

: 22 degree Celsius

Relative Humidity

: 67 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

0.0037

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/171020B
Date of Issue:	2017-10-23
Date Received:	2017-10-20
Date Tested:	2017-10-20
Date Completed:	2017-10-23
Next Due Date:	2017-12-22

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC300

Serial No.

: 3020410

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-26-03

Test Conditions:

Room Temperature

: 20 degree Celsius

Relative Humidity

: 65 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

1.125

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/171222B

Date of Issue: 2017-12-27

Date Received: 2017-12-22

Date Tested: 2017-12-22

Date Completed: 2017-12-27

Next Due Date:

2017-12-27

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC300

Serial No.

: 3020410

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-26-03

Test Conditions:

Room Temperatre

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

1.103

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

WELLAB 進 Testing & Research 力

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/171013C
Date of Issue: 2017-10-16
Date Received: 2017-10-13

Date Tested: 2017-10-13
Date Completed: 2017-10-16

Next Due Date: 2017-12-15

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

Serial No.

: 3011701017

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-04

Test Conditions:

Room Temperature

: 21 degree Celsius

Relative Humidity

: 60 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF) 1.155

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/171215

Date of Issue: 2017-12-18

Date Received: 2017-12-15 Date Tested: 2017-12-15

Date Completed: 2017-12-18

Next Due Date: 2018-02-17

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

Serial No.

: 3011701017

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-04

Test Conditions:

Room Temperatre

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

1.101

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: (

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/171013F Date of Issue: 2017-10-16

Date of Issue: 2017-10-16 Date Received: 2017-10-13

Date Tested: 2017-10-13

Date Completed: 2017-10-16

Next Due Date:

2017-12-15

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

Serial No.

: 3011701012

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-07

Test Conditions:

Room Temperature

: 21 degree Celsius

Relative Humidity

: 60 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

1.152

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

ATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/171215B
Date of Issue: 2017-12-18
Date Received: 2017-12-15
Date Tested: 2017-12-15
Date Completed: 2017-12-18

Next Due Date:

2017-12-18 2018-02-17

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

Serial No.

: 3011701012

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-07

Test Conditions:

Room Temperatre

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:


Correlation Factor (CF)

1.120

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

Cinotech Consultants Limited APPLICANT:

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/170915
Date of Issue:	2017-09-18
Date Received:	2017-09-15
Date Tested:	2017-09-15
Date Completed:	2017-09-18
Next Due Date:	2018-09-17

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 955

Serial No. Microphone No. : 12553 : 35222

Equipment No.

: N-08-02

Test conditions:

Room Temperatre

: 22 degree Celsius

Relative Humidity

: 60%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.



WELLAB LIMITED Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/170825
Date of Issue: 2017-08-28
Date Received: 2017-08-25
Date Tested: 2017-08-25
Date Completed: 2017-08-28

Next Due Date:

2017**-**08-28 2018-08-27

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 957

Serial No.

: 21455

Microphone No.

: 43730

Equipment No.

: N-08-07

Test conditions:

Room Temperatre

: 23 degree Celsius

Relative Humidity

: 60 %

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/171124

Date of Issue: 2017-11-27

Date Received: 2017-11-24 Date Tested: 2017-11-24

Date Completed: 2017-11-27 Next Due Date: 2018-11-26

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 957

Serial No. Equipment No.

: 23851 : N-08-12

Test conditions:

Room Temperatre

: 20 degree Celsius

Relative Humidity

: 63%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/171215
Date of Issue: 2017-12-18

Date Received: 2017-12-15

Date Tested: 2017-12-15 Date Completed: 2017-12-18

Next Due Date:

2017-12-18 2018-12-17

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: Sound & Vibration Analyser

Manufacturer

:BSWA

Model No.

: BSWA 801

Serial No.

: 35924

Equipment No.

: N-13-01

Test conditions:

Room Temperatre

: 20 degree Celsius

Relative Humidity

: 64%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual


Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/170929	_
Date of Issue:	2017-09-30	
Date Received:	2017-09-29	
Date Tested:	2017-09-29	
Date Completed:	2017-09-30	
Next Due Date:	2018-09-29	
		_

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A

Serial No.

: 24803

Equipment No.

: N-09-03

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 60 %

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.


Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/170929A
Date of Issue:	2017-09-30
Date Received:	2017-09-29
Date Tested:	2017-09-29
Date Completed:	2017-09-30
Next Due Date:	2018-09-29

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A : 24791

Serial No. Equipment No.

: N-09-04

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 60 %

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:


Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	$114.0 \pm 0.1 \text{ dB}$

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

,





Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/170929B
Date of Issue:	2017-09-30
Date Received:	2017-09-29
Date Tested:	2017-09-29
Date Completed:	2017-09-30
Next Due Date:	2018-09-29

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A

Serial No.

: 24780

Equipment No.

: N-09-05

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 60 %

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.


Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/170818C
Date of Issue:	2017-08-21
Date Received:	2017-08-18
Date Tested:	2017-08-18
Date Completed:	2017-08-21
Next Due Date:	2018-08-20

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2412367

Equipment No.

: N-02-03

Test conditions:

Room Temperatre

: 22 degree Celsius

Relative Humidity

: 61 %

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	$94.0 \pm 0.1 \text{ dB}$
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

APPENDIX C WEATHER INFORMATION

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
1 December 2017	19.7 - 23.2	73	Trace
2 December 2017	17.5 - 22.9	73	0
3 December 2017	18.9 - 22.9	76	0
4 December 2017	18 - 22.3	71	0
5 December 2017	17.7 - 20.4	71	0
6 December 2017	17.5 - 21.1	73	0
7 December 2017	17.8 - 21.8	69	0
8 December 2017	15.3 - 19.4	49	0
9 December 2017	13.3 - 18	56	0
10 December 2017	14.9 - 20.4	60	0
11 December 2017	17 - 21.1	58	0
12 December 2017	17.4 - 20.6	70	Trace
13 December 2017	17.9 - 19	79	Trace
14 December 2017	18 - 21.1	78	Trace
15 December 2017	18.5 - 21.3	81	0
16 December 2017	12.2 - 19.5	67	0
17 December 2017	10.8 - 14	64	0
18 December 2017	9.8 - 15.8	57	0
19 December 2017	10.7 - 16.5	46	0

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
20 December 2017	12.4 - 17.8	40	0
21 December 2017	12.4 - 17	53	0
22 December 2017	14.5 - 19.1	65	0
23 December 2017	17.1 - 21.1	73	0
24 December 2017	18.1 - 23.1	60	0
25 December 2017	16.3 - 19.7	53	0
26 December 2017	16.3 - 19.7	73	0
27 December 2017	16.2 - 19.4	75	0
28 December 2017	17.1 - 20.6	76	Trace
29 December 2017	17.7 - 21.5	77	0
30 December 2017	17.6 - 22.6	71	0
31 December 2017	15.9 - 21	65	Trace

^{*} The above information was extracted from the daily weather summary by Hong Kong Observatory.

^{**} Trace means rainfall less than 0.05 mm

II. Mean Wind Speed and Wind Direction				
Date	Time	Wind Speed m/s	Direction	
1-Dec-2017	00:00	2.5	SW	
1-Dec-2017	01:00	2.4	SW	
1-Dec-2017	02:00	2.3	SSW	
1-Dec-2017	03:00	2.8	WSW	
1-Dec-2017	04:00	2.2	W	
1-Dec-2017	05:00	2.2	SW	
1-Dec-2017	06:00	2	SW	
1-Dec-2017	07:00	2.2	SW	
1-Dec-2017	08:00	2.1	SW	
1-Dec-2017	09:00	2.3	W	
1-Dec-2017	10:00	2.3	W	
1-Dec-2017	11:00	2.8	SW	
1-Dec-2017	12:00	3.1	SW	
1-Dec-2017	13:00	3	SW	
1-Dec-2017	14:00	2.7	SW	
1-Dec-2017	15:00	2.6	WNW	
1-Dec-2017	16:00	2.5	WNW	
1-Dec-2017	17:00	2.4	W	
1-Dec-2017	18:00	2	WSW	
1-Dec-2017	19:00	1.9	W	
1-Dec-2017	20:00	1.8	WSW	
1-Dec-2017	21:00	2.3	WSW	
1-Dec-2017	22:00	2.4	WSW	
1-Dec-2017	23:00	2.3	SW	
2-Dec-2017	00:00	2.3	SW	
2-Dec-2017	01:00	2	S	
2-Dec-2017	02:00	2.3	WNW	
2-Dec-2017	03:00	1.9	WSW	
2-Dec-2017	04:00	1.9	SW	
2-Dec-2017	05:00	1.9	SW	
2-Dec-2017	06:00	1.7	ENE	
2-Dec-2017	07:00	1.8	SSE	
2-Dec-2017	08:00	1.9	SSW	
2-Dec-2017	09:00	2.1	W	
2-Dec-2017	10:00	2.2	SW	
2-Dec-2017	11:00	2.5	SW	
2-Dec-2017	12:00	2.7	SSW	

11.	Wicum VVIIIu	Speed and wind D	пссион	
	2-Dec-2017	13:00	2.4	SW
	2-Dec-2017	14:00	2.4	NW
	2-Dec-2017	15:00	2.3	WSW
	2-Dec-2017	16:00	1.8	WSW
	2-Dec-2017	17:00	1.8	WSW
	2-Dec-2017	18:00	1.8	SW
	2-Dec-2017	19:00	1.6	SW
	2-Dec-2017	20:00	1.8	W
	2-Dec-2017	21:00	2	SW
	2-Dec-2017	22:00	2.1	W
	2-Dec-2017	23:00	2.2	WNW
	3-Dec-2017	00:00	2.3	WNW
	3-Dec-2017	01:00	2.1	WNW
	3-Dec-2017	02:00	2.2	WNW
	3-Dec-2017	03:00	2	WNW
	3-Dec-2017	04:00	2.2	WNW
	3-Dec-2017	05:00	1.9	WNW
	3-Dec-2017	06:00	1.6	WNW
	3-Dec-2017	07:00	1.5	NW
	3-Dec-2017	08:00	1.3	N
	3-Dec-2017	09:00	1.7	NW
	3-Dec-2017	10:00	1.9	WSW
	3-Dec-2017	11:00	1.8	WSW
	3-Dec-2017	12:00	2.1	SW
	3-Dec-2017	13:00	2.6	SW
	3-Dec-2017	14:00	2	SE
	3-Dec-2017	15:00	2.1	SW
	3-Dec-2017	16:00	2	WNW
	3-Dec-2017	17:00	2.3	SW
	3-Dec-2017	18:00	2.1	SW
	3-Dec-2017	19:00	1.7	SW
	3-Dec-2017	20:00	1.4	WNW
	3-Dec-2017	21:00	1.6	W
	3-Dec-2017	22:00	1.6	W
	3-Dec-2017	23:00	1.9	WSW
	4-Dec-2017	00:00	1.9	WNW
	4-Dec-2017	01:00	2.1	WSW
	4-Dec-2017	02:00	1.9	SW

II. Mean Wind	Speed and Wind D	irection	
4-Dec-2017	03:00	2.2	SW
4-Dec-2017	04:00	1.7	NE
4-Dec-2017	05:00	1.5	ENE
4-Dec-2017	06:00	1.7	SE
4-Dec-2017	07:00	1.4	Е
4-Dec-2017	08:00	1.6	SW
4-Dec-2017	09:00	1.7	WSW
4-Dec-2017	10:00	2.3	WSW
4-Dec-2017	11:00	2.4	SSW
4-Dec-2017	12:00	2.4	NE
4-Dec-2017	13:00	2.3	W
4-Dec-2017	14:00	2.2	W
4-Dec-2017	15:00	2.4	W
4-Dec-2017	16:00	2.2	W
4-Dec-2017	17:00	2.2	SW
4-Dec-2017	18:00	1.9	W
4-Dec-2017	19:00	1.4	WSW
4-Dec-2017	20:00	1.5	SW
4-Dec-2017	21:00	1.3	SW
4-Dec-2017	22:00	1.7	SW
4-Dec-2017	23:00	1.6	SSW
5-Dec-2017	00:00	1.4	WSW
5-Dec-2017	01:00	1.5	W
5-Dec-2017	02:00	1.6	SSE
5-Dec-2017	03:00	1.8	NE
5-Dec-2017	04:00	2	SW
5-Dec-2017	05:00	2.2	SW
5-Dec-2017	06:00	1.8	WSW
5-Dec-2017	07:00	1.9	WSW
5-Dec-2017	08:00	1.9	W
5-Dec-2017	09:00	2.1	Е
5-Dec-2017	10:00	2.1	SSW
5-Dec-2017	11:00	2.5	SW
5-Dec-2017	12:00	2.8	NNE
5-Dec-2017	13:00	2.6	SW
5-Dec-2017	14:00	2.7	SSW
5-Dec-2017	15:00	2.8	S
5-Dec-2017	16:00	2.8	SSE

II. Mean Wind	Speed and Wind D	irection	
5-Dec-2017	17:00	2.4	S
5-Dec-2017	18:00	2.1	ENE
5-Dec-2017	19:00	1.8	N
5-Dec-2017	20:00	2	W
5-Dec-2017	21:00	1.8	WSW
5-Dec-2017	22:00	1.8	W
5-Dec-2017	23:00	1.7	NNW
6-Dec-2017	00:00	2.3	SW
6-Dec-2017	01:00	2.2	SW
6-Dec-2017	02:00	2.4	NE
6-Dec-2017	03:00	2.6	NNE
6-Dec-2017	04:00	2.4	NNE
6-Dec-2017	05:00	2.2	ENE
6-Dec-2017	06:00	2.3	NNW
6-Dec-2017	07:00	2.1	N
6-Dec-2017	08:00	2.2	N
6-Dec-2017	09:00	2.5	E
6-Dec-2017	10:00	2.7	E
6-Dec-2017	11:00	2.9	E
6-Dec-2017	12:00	2.8	SSW
6-Dec-2017	13:00	3.2	N
6-Dec-2017	14:00	2.9	SE
6-Dec-2017	15:00	2.9	SSE
6-Dec-2017	16:00	2.8	SSE
6-Dec-2017	17:00	2.7	S
6-Dec-2017	18:00	2.3	SSE
6-Dec-2017	19:00	2.1	S
6-Dec-2017	20:00	2.1	SE
6-Dec-2017	21:00	1.6	ENE
6-Dec-2017	22:00	1.5	NE
6-Dec-2017	23:00	1.4	ENE
7-Dec-2017	00:00	1.9	ENE
7-Dec-2017	01:00	2	ENE
7-Dec-2017	02:00	1.6	S
7-Dec-2017	03:00	1.5	SSW
7-Dec-2017	04:00	1.4	ESE
7-Dec-2017	05:00	1.4	ESE
7-Dec-2017	06:00	1.6	ENE

11.	Wican Wina	Speed and wind D	11 CC11011	
	7-Dec-2017	07:00	1.8	NE
	7-Dec-2017	08:00	1.9	NE
	7-Dec-2017	09:00	2.3	NE
	7-Dec-2017	10:00	2.7	S
	7-Dec-2017	11:00	2.9	N
	7-Dec-2017	12:00	3.1	N
	7-Dec-2017	13:00	3.1	N
	7-Dec-2017	14:00	2.9	E
	7-Dec-2017	15:00	3.1	SSW
	7-Dec-2017	16:00	2.8	ENE
	7-Dec-2017	17:00	2.8	SW
	7-Dec-2017	18:00	2.5	ENE
	7-Dec-2017	19:00	1.9	N
	7-Dec-2017	20:00	1.4	E
	7-Dec-2017	21:00	1.7	SE
	7-Dec-2017	22:00	2.2	ENE
	7-Dec-2017	23:00	1.6	NNE
	8-Dec-2017	00:00	1.4	SE
	8-Dec-2017	01:00	1.4	ENE
	8-Dec-2017	02:00	1.5	NNE
	8-Dec-2017	03:00	1.5	NE
	8-Dec-2017	04:00	1.7	WNW
	8-Dec-2017	05:00	1.8	NW
	8-Dec-2017	06:00	1.8	SSW
	8-Dec-2017	07:00	1.8	WNW
	8-Dec-2017	08:00	2.3	WNW
	8-Dec-2017	09:00	2.4	WNW
	8-Dec-2017	10:00	3.2	W
	8-Dec-2017	11:00	2.9	SSW
	8-Dec-2017	12:00	3.2	SSW
	8-Dec-2017	13:00	3.1	N
	8-Dec-2017	14:00	3.7	W
	8-Dec-2017	15:00	3.6	WNW
	8-Dec-2017	16:00	3.5	WSW
	8-Dec-2017	17:00	3.1	SW
	8-Dec-2017	18:00	2.6	WSW
	8-Dec-2017	19:00	2.5	W
	8-Dec-2017	20:00	2.3	W

11.	Wican Wind	Speed and wind D	пссион	
	8-Dec-2017	21:00	2.5	W
	8-Dec-2017	22:00	2.2	WNW
	8-Dec-2017	23:00	1.8	W
	9-Dec-2017	00:00	1.9	WNW
	9-Dec-2017	01:00	1.6	WNW
	9-Dec-2017	02:00	1.6	SSW
	9-Dec-2017	03:00	1.9	WNW
	9-Dec-2017	04:00	2.1	WSW
	9-Dec-2017	05:00	1.6	SSE
	9-Dec-2017	06:00	1.5	SSE
	9-Dec-2017	07:00	1.2	S
	9-Dec-2017	08:00	1.2	SW
	9-Dec-2017	09:00	1.5	SSW
	9-Dec-2017	10:00	2.5	S
	9-Dec-2017	11:00	2.4	W
	9-Dec-2017	12:00	2.3	SSW
	9-Dec-2017	13:00	2.6	W
	9-Dec-2017	14:00	2.5	W
	9-Dec-2017	15:00	2.9	NE
	9-Dec-2017	16:00	2.8	SSW
	9-Dec-2017	17:00	2.2	SSW
	9-Dec-2017	18:00	2	SSW
	9-Dec-2017	19:00	1.7	WNW
	9-Dec-2017	20:00	1.8	WNW
	9-Dec-2017	21:00	1.9	WNW
	9-Dec-2017	22:00	1.7	WNW
	9-Dec-2017	23:00	1.6	WNW
	10-Dec-2017	00:00	1.5	N
	10-Dec-2017	01:00	1.8	NNE
	10-Dec-2017	02:00	1.6	NNE
	10-Dec-2017	03:00	1.5	NE
	10-Dec-2017	04:00	1.6	NE
	10-Dec-2017	05:00	1.5	NNE
	10-Dec-2017	06:00	1.5	NNE
	10-Dec-2017	07:00	1.5	N
	10-Dec-2017	08:00	1.6	NE
	10-Dec-2017	09:00	2.2	NNE
	10-Dec-2017	10:00	2.6	W

II. Mean Wind	Speed and Wind D	irection	
10-Dec-2017	11:00	3.1	W
10-Dec-2017	12:00	3.2	WNW
10-Dec-2017	13:00	3.3	WNW
10-Dec-2017	14:00	3	W
10-Dec-2017	15:00	2.8	W
10-Dec-2017	16:00	2.9	NE
10-Dec-2017	17:00	2.9	NE
10-Dec-2017	18:00	2.3	NE
10-Dec-2017	19:00	2.1	WNW
10-Dec-2017	20:00	2.1	W
10-Dec-2017	21:00	1.6	W
10-Dec-2017	22:00	2.1	NE
10-Dec-2017	23:00	2.3	NNE
11-Dec-2017	00:00	2.3	NNE
11-Dec-2017	01:00	2.3	W
11-Dec-2017	02:00	2.4	W
11-Dec-2017	03:00	2.3	W
11-Dec-2017	04:00	2	W
11-Dec-2017	05:00	1.9	ENE
11-Dec-2017	06:00	2	ENE
11-Dec-2017	07:00	1.8	SSE
11-Dec-2017	08:00	2	SSW
11-Dec-2017	09:00	2.8	ENE
11-Dec-2017	10:00	2.8	ENE
11-Dec-2017	11:00	2.7	NE
11-Dec-2017	12:00	3	SW
11-Dec-2017	13:00	3.1	SSW
11-Dec-2017	14:00	3.2	SSW
11-Dec-2017	15:00	3.1	S
11-Dec-2017	16:00	2.9	SSW
11-Dec-2017	17:00	2.4	SSW
11-Dec-2017	18:00	2.1	ENE
11-Dec-2017	19:00	1.9	NNE
11-Dec-2017	20:00	1.8	N
11-Dec-2017	21:00	1.7	N
11-Dec-2017	22:00	1.9	E
11-Dec-2017	23:00	1.9	SSW
12-Dec-2017	00:00	1.9	W

11.	Mean wind	Speed and wind D	rection	
	12-Dec-2017	01:00	1.6	SW
	12-Dec-2017	02:00	1.6	SW
	12-Dec-2017	03:00	1.7	SSW
	12-Dec-2017	04:00	1.6	SW
	12-Dec-2017	05:00	1.5	NNE
	12-Dec-2017	06:00	1.4	N
	12-Dec-2017	07:00	1.4	N
	12-Dec-2017	08:00	1.6	WSW
	12-Dec-2017	09:00	2	SW
	12-Dec-2017	10:00	2.3	NE
	12-Dec-2017	11:00	2.6	ENE
	12-Dec-2017	12:00	2.6	ENE
	12-Dec-2017	13:00	2.9	SW
	12-Dec-2017	14:00	2.9	W
	12-Dec-2017	15:00	3	SW
	12-Dec-2017	16:00	2.8	SW
	12-Dec-2017	17:00	2.8	SW
	12-Dec-2017	18:00	2.5	SW
	12-Dec-2017	19:00	1.9	WNW
	12-Dec-2017	20:00	1.7	WNW
	12-Dec-2017	21:00	1.4	WSW
	12-Dec-2017	22:00	1.5	SW
	12-Dec-2017	23:00	1.6	WSW
	13-Dec-2017	00:00	1.3	W
	13-Dec-2017	01:00	1.2	WSW
	13-Dec-2017	02:00	1	WSW
	13-Dec-2017	03:00	1.1	SW
	13-Dec-2017	04:00	1.2	SW
	13-Dec-2017	05:00	1	WSW
	13-Dec-2017	06:00	0.9	SW
	13-Dec-2017	07:00	0.9	WNW
	13-Dec-2017	08:00	1.1	WSW
	13-Dec-2017	09:00	1.9	SW
	13-Dec-2017	10:00	2.5	SW
	13-Dec-2017	11:00	3	NNE
	13-Dec-2017	12:00	3.1	NNE
	13-Dec-2017	13:00	2.9	NNE
	13-Dec-2017	14:00	2.6	NNE

II. Mean Wind	Speed and Wind D	irection	
13-Dec-2017	15:00	2.6	S
13-Dec-2017	16:00	2.3	WNW
13-Dec-2017	17:00	2.1	Е
13-Dec-2017	18:00	1.7	NW
13-Dec-2017	19:00	1.6	N
13-Dec-2017	20:00	1.5	NNE
13-Dec-2017	21:00	1.4	NE
13-Dec-2017	22:00	1.5	N
13-Dec-2017	23:00	1.7	NNE
14-Dec-2017	00:00	1.6	N
14-Dec-2017	01:00	1.8	N
14-Dec-2017	02:00	1.8	SW
14-Dec-2017	03:00	1.9	ENE
14-Dec-2017	04:00	1.9	SSW
14-Dec-2017	05:00	1.7	WNW
14-Dec-2017	06:00	1.7	W
14-Dec-2017	07:00	1.7	SSW
14-Dec-2017	08:00	1.7	W
14-Dec-2017	09:00	2.2	WNW
14-Dec-2017	10:00	2.5	W
14-Dec-2017	11:00	3	WNW
14-Dec-2017	12:00	3	W
14-Dec-2017	13:00	2.9	S
14-Dec-2017	14:00	2.4	SSW
14-Dec-2017	15:00	2.5	SSE
14-Dec-2017	16:00	2.8	E
14-Dec-2017	17:00	2.8	S
14-Dec-2017	18:00	2.3	WNW
14-Dec-2017	19:00	1.9	W
14-Dec-2017	20:00	2.1	W
14-Dec-2017	21:00	2.2	NNE
14-Dec-2017	22:00	2.5	NE
14-Dec-2017	23:00	2.1	SSW
15-Dec-2017	00:00	2.3	SW
15-Dec-2017	01:00	2.1	WSW
15-Dec-2017	02:00	2	W
15-Dec-2017	03:00	1.8	S
15-Dec-2017	04:00	1.9	SSW

11.	Wican Willu	Speed and wind D	ii ection	
	15-Dec-2017	05:00	1.6	SSE
	15-Dec-2017	06:00	1.6	WSW
	15-Dec-2017	07:00	1.7	W
	15-Dec-2017	08:00	1.9	W
	15-Dec-2017	09:00	2	ENE
	15-Dec-2017	10:00	2.5	S
	15-Dec-2017	11:00	2.3	SSW
	15-Dec-2017	12:00	2.9	SW
	15-Dec-2017	13:00	3	W
	15-Dec-2017	14:00	2.7	NNE
	15-Dec-2017	15:00	2.8	ENE
	15-Dec-2017	16:00	2.6	SW
	15-Dec-2017	17:00	2.4	WSW
	15-Dec-2017	18:00	2.4	SSW
	15-Dec-2017	19:00	1.9	SW
	15-Dec-2017	20:00	1.6	SW
	15-Dec-2017	21:00	1.6	ENE
	15-Dec-2017	22:00	1.5	W
	15-Dec-2017	23:00	1.3	SSW
	16-Dec-2017	00:00	1.5	SSW
	16-Dec-2017	01:00	1.5	SSW
	16-Dec-2017	02:00	1.2	W
	16-Dec-2017	03:00	1.1	SW
	16-Dec-2017	04:00	1.3	SW
	16-Dec-2017	05:00	1.3	SW
	16-Dec-2017	06:00	1.2	E
	16-Dec-2017	07:00	1.4	ESE
	16-Dec-2017	08:00	1.3	S
	16-Dec-2017	09:00	1.9	S
	16-Dec-2017	10:00	2.2	SSW
	16-Dec-2017	11:00	2.1	SE
	16-Dec-2017	12:00	2.4	SSW
	16-Dec-2017	13:00	2.4	SE
	16-Dec-2017	14:00	2.2	ENE
	16-Dec-2017	15:00	2.3	NNW
	16-Dec-2017	16:00	2.5	SW
	16-Dec-2017	17:00	2.4	ENE
	16-Dec-2017	18:00	1.9	SSW

II. Mean Win	d Speed and Wind D	irection	
16-Dec-2017	19:00	1.3	WSW
16-Dec-2017	20:00	1.2	NNW
16-Dec-2017	21:00	1.4	WSW
16-Dec-2017	22:00	1.1	SSW
16-Dec-2017	23:00	1	WSW
17-Dec-2017	00:00	1.3	SW
17-Dec-2017	01:00	1.4	SW
17-Dec-2017	02:00	1.3	WNW
17-Dec-2017	03:00	1.2	WNW
17-Dec-2017	04:00	0.9	W
17-Dec-2017	05:00	0.8	WNW
17-Dec-2017	06:00	1.1	W
17-Dec-2017	07:00	0.9	NE
17-Dec-2017	08:00	0.9	SSW
17-Dec-2017	09:00	1.3	W
17-Dec-2017	10:00	1.7	W
17-Dec-2017	11:00	2.4	WSW
17-Dec-2017	12:00	2.5	W
17-Dec-2017	13:00	2.4	W
17-Dec-2017	14:00	2.5	SW
17-Dec-2017	15:00	2.9	W
17-Dec-2017	16:00	2.5	W
17-Dec-2017	17:00	1.8	WSW
17-Dec-2017	18:00	1.7	W
17-Dec-2017	19:00	1.3	W
17-Dec-2017	20:00	1.3	W
17-Dec-2017	21:00	1.1	NE
17-Dec-2017	22:00	1.1	NE
17-Dec-2017	23:00	0.9	ESE
18-Dec-2017	00:00	1	ESE
18-Dec-2017	01:00	1	N
18-Dec-2017	02:00	0.9	NNE
18-Dec-2017	03:00	0.9	WSW
18-Dec-2017	04:00	1	W
18-Dec-2017	05:00	1	NNW
18-Dec-2017	06:00	0.8	W
18-Dec-2017	07:00	1.1	ENE
18-Dec-2017	08:00	1.5	SE
		•	•

11.	Wican Willu	Speed and wind D	ii cction	
	18-Dec-2017	09:00	2.5	NNE
	18-Dec-2017	10:00	3.3	N
	18-Dec-2017	11:00	3.6	NNW
	18-Dec-2017	12:00	3.7	WSW
	18-Dec-2017	13:00	4	SE
	18-Dec-2017	14:00	3.8	NE
	18-Dec-2017	15:00	3.9	SE
	18-Dec-2017	16:00	3.8	SE
	18-Dec-2017	17:00	3.4	ENE
	18-Dec-2017	18:00	3	NNE
	18-Dec-2017	19:00	2.8	SW
	18-Dec-2017	20:00	2.5	E
	18-Dec-2017	21:00	2.3	ENE
	18-Dec-2017	22:00	2.7	ENE
	18-Dec-2017	23:00	3.2	WNW
	19-Dec-2017	00:00	3	SW
	19-Dec-2017	01:00	2.8	E
	19-Dec-2017	02:00	2.9	NE
	19-Dec-2017	03:00	2.8	SW
	19-Dec-2017	04:00	2.7	WNW
	19-Dec-2017	05:00	2.4	WNW
	19-Dec-2017	06:00	2.3	WNW
	19-Dec-2017	07:00	2.2	N
	19-Dec-2017	08:00	2.3	NNW
	19-Dec-2017	09:00	2.9	NW
	19-Dec-2017	10:00	3.1	S
	19-Dec-2017	11:00	3.1	NNE
	19-Dec-2017	12:00	3.5	NW
	19-Dec-2017	13:00	3.1	NW
	19-Dec-2017	14:00	3	NW
	19-Dec-2017	15:00	3	S
	19-Dec-2017	16:00	2.7	WNW
	19-Dec-2017	17:00	3.1	ESE
	19-Dec-2017	18:00	2.9	ESE
	19-Dec-2017	19:00	2.5	S
	19-Dec-2017	20:00	2.3	SE
	19-Dec-2017	21:00	2.1	NNW
	19-Dec-2017	22:00	2.2	NNW

11. M(ean wind	Speed and Wind D	rection	
19-Dec	c-2017	23:00	2.3	NW
20-Dec	c-2017	00:00	2.1	NW
20-Dec	c-2017	01:00	2.2	WNW
20-Dec	c-2017	02:00	2.2	ESE
20-Dec	c-2017	03:00	2	NNW
20-Dec	c-2017	04:00	2.2	N
20-Dec	c-2017	05:00	2.3	N
20-Dec	c-2017	06:00	2.2	S
20-Dec	-2017	07:00	2	WNW
20-Dec	c-2017	08:00	2.2	SE
20-Dec	c-2017	09:00	2.8	NNE
20-Dec	c-2017	10:00	3.1	S
20-Dec	c-2017	11:00	3.4	WNW
20-Dec	c-2017	12:00	3.5	WNW
20-Dec	c-2017	13:00	3.9	WSW
20-Dec	c-2017	14:00	3.8	W
20-Dec	c-2017	15:00	3.6	WNW
20-Dec	c-2017	16:00	3.8	WSW
20-Dec	c-2017	17:00	3.5	WNW
20-Dec	c-2017	18:00	2.9	W
20-Dec	c-2017	19:00	3	NW
20-Dec	c-2017	20:00	2.5	NE
20-Dec	c-2017	21:00	2.6	ENE
20-Dec	c-2017	22:00	2.6	W
20-Dec	c-2017	23:00	3	W
21-Dec	c-2017	00:00	2.6	W
21-Dec	c-2017	01:00	2.4	WSW
21-Dec	-2017	02:00	2.5	NNE
21-Dec	c-2017	03:00	2.8	NNE
21-Dec	c-2017	04:00	2.6	NNE
21-Dec	-2017	05:00	2.6	NE
21-Dec	c-2017	06:00	3.3	NE
21-Dec	c-2017	07:00	3.3	NNE
21-Dec	c-2017	08:00	3.3	SE
21-Dec	c-2017	09:00	3.7	NNE
21-Dec	c-2017	10:00	4.2	NE
21-Dec	c-2017	11:00	4.5	NE
21-Dec	c-2017	12:00	4.4	NNE

21-Dec-2017 21-Dec-2017 21-Dec-2017 21-Dec-2017 21-Dec-2017 21-Dec-2017 21-Dec-2017 21-Dec-2017	13:00 14:00 15:00 16:00 17:00 18:00 19:00	4.6 4.4 4.2 4.2 3.8 4.4 4.1	NNE W NNE NE
21-Dec-2017 21-Dec-2017 21-Dec-2017 21-Dec-2017 21-Dec-2017	15:00 16:00 17:00 18:00 19:00	4.2 4.2 3.8 4.4	W NNE NE
21-Dec-2017 21-Dec-2017 21-Dec-2017 21-Dec-2017	16:00 17:00 18:00 19:00	4.2 3.8 4.4	NNE NE
21-Dec-2017 21-Dec-2017 21-Dec-2017	17:00 18:00 19:00	3.8 4.4	NE
21-Dec-2017 21-Dec-2017	18:00 19:00	4.4	
21-Dec-2017	19:00		N I N I C
		4.1	NNE
21-Dec-2017	20.00	4.1	NNE
2: 200 20::	20.00	4.4	NNE
21-Dec-2017	21:00	4	NE
21-Dec-2017	22:00	3.4	NE
21-Dec-2017	23:00	3	ENE
22-Dec-2017	00:00	3.1	ENE
22-Dec-2017	01:00	3.6	SSW
22-Dec-2017	02:00	3.4	SSW
22-Dec-2017	03:00	3.4	NNE
22-Dec-2017	04:00	3.3	ENE
22-Dec-2017	05:00	3.1	NNE
22-Dec-2017	06:00	3.1	ESE
22-Dec-2017	07:00	3.1	W
22-Dec-2017	08:00	2.5	NW
22-Dec-2017	09:00	3.3	ENE
22-Dec-2017	10:00	3.4	E
22-Dec-2017	11:00	3.5	NNE
22-Dec-2017	12:00	3.6	ENE
22-Dec-2017	13:00	3.7	NW
22-Dec-2017	14:00	3.5	WSW
22-Dec-2017	15:00	3.6	NW
22-Dec-2017	16:00	3.9	NW
22-Dec-2017	17:00	3.6	ENE
22-Dec-2017	18:00	3.3	W
22-Dec-2017	19:00	2.9	S
22-Dec-2017	20:00	2.5	Е
22-Dec-2017	21:00	2.7	S
22-Dec-2017	22:00	2.6	SSW
22-Dec-2017	23:00	2.5	SSW
23-Dec-2017	00:00	2.6	SSW
23-Dec-2017	01:00	3	E
23-Dec-2017	02:00	2.6	ESE

11.	Wicali Willu	Speed and wind D	n ection	
2	3-Dec-2017	03:00	2.5	SW
2	3-Dec-2017	04:00	2.9	WSW
2	3-Dec-2017	05:00	2.8	Е
2	3-Dec-2017	06:00	2.9	SSW
2	3-Dec-2017	07:00	2.2	N
2	3-Dec-2017	08:00	2.3	N
2	3-Dec-2017	09:00	2.8	N
2	3-Dec-2017	10:00	2.1	SSW
2	3-Dec-2017	11:00	2.7	SE
2	3-Dec-2017	12:00	2.5	NE
2	3-Dec-2017	13:00	2.5	S
2	3-Dec-2017	14:00	2.8	SSE
2	3-Dec-2017	15:00	2.3	Е
2	3-Dec-2017	16:00	2.4	ENE
2	3-Dec-2017	17:00	2.6	N
2	3-Dec-2017	18:00	2.3	SW
2	3-Dec-2017	19:00	2.4	W
2	3-Dec-2017	20:00	2.1	W
2	3-Dec-2017	21:00	2	NE
2	3-Dec-2017	22:00	2.2	ENE
2	3-Dec-2017	23:00	2	ENE
2	4-Dec-2017	00:00	1.9	WSW
2	4-Dec-2017	01:00	2.1	WSW
2	4-Dec-2017	02:00	1.9	SW
2	4-Dec-2017	03:00	2	SSW
2	4-Dec-2017	04:00	2.2	ENE
2	4-Dec-2017	05:00	2.3	ENE
2	4-Dec-2017	06:00	2.1	ESE
2	4-Dec-2017	07:00	2.1	ENE
2	4-Dec-2017	08:00	2.2	S
2	4-Dec-2017	09:00	2.7	NE
2	4-Dec-2017	10:00	3.3	NE
2	4-Dec-2017	11:00	3.7	NE
2	4-Dec-2017	12:00	3.3	NE
2	4-Dec-2017	13:00	3.3	SW
2	4-Dec-2017	14:00	3.1	SSW
2	4-Dec-2017	15:00	3.3	NE
2	4-Dec-2017	16:00	3.3	SW

II. Mean Wind	Speed and Wind D	irection	
24-Dec-2017	17:00	3.2	W
24-Dec-2017	18:00	2.1	WSW
24-Dec-2017	19:00	1.9	WSW
24-Dec-2017	20:00	1.7	WNW
24-Dec-2017	21:00	1.9	WSW
24-Dec-2017	22:00	1.6	W
24-Dec-2017	23:00	1.7	WSW
25-Dec-2017	00:00	1.8	WSW
25-Dec-2017	01:00	1.9	WSW
25-Dec-2017	02:00	1.6	SW
25-Dec-2017	03:00	1.4	SW
25-Dec-2017	04:00	1.2	WNW
25-Dec-2017	05:00	1.1	SE
25-Dec-2017	06:00	0.9	WNW
25-Dec-2017	07:00	1	WSW
25-Dec-2017	08:00	1.2	W
25-Dec-2017	09:00	1.5	WNW
25-Dec-2017	10:00	2.2	SW
25-Dec-2017	11:00	2.6	WNW
25-Dec-2017	12:00	2.8	WNW
25-Dec-2017	13:00	2.6	WNW
25-Dec-2017	14:00	3	W
25-Dec-2017	15:00	3.1	SSE
25-Dec-2017	16:00	2.6	SSE
25-Dec-2017	17:00	2.3	SSE
25-Dec-2017	18:00	1.9	ENE
25-Dec-2017	19:00	1.6	NE
25-Dec-2017	20:00	1.5	NE
25-Dec-2017	21:00	1.2	S
25-Dec-2017	22:00	1.7	NNE
25-Dec-2017	23:00	1.5	SW
26-Dec-2017	00:00	1.3	WSW
26-Dec-2017	01:00	1	WSW
26-Dec-2017	02:00	1.2	WSW
26-Dec-2017	03:00	1	WSW
26-Dec-2017	04:00	0.8	SSW
26-Dec-2017	05:00	1	S
26-Dec-2017	06:00	0.8	SSW

11.	Wican Willu	Speed and wind D	ii ection	
	26-Dec-2017	07:00	0.9	W
	26-Dec-2017	08:00	1.3	WSW
	26-Dec-2017	09:00	1.7	SSE
	26-Dec-2017	10:00	2	WNW
	26-Dec-2017	11:00	1.8	S
	26-Dec-2017	12:00	2.6	SW
	26-Dec-2017	13:00	2.9	W
	26-Dec-2017	14:00	2.9	W
	26-Dec-2017	15:00	2.3	WNW
	26-Dec-2017	16:00	2.4	S
	26-Dec-2017	17:00	2	W
	26-Dec-2017	18:00	1.4	W
	26-Dec-2017	19:00	1.4	W
	26-Dec-2017	20:00	1.1	W
	26-Dec-2017	21:00	1.5	WNW
	26-Dec-2017	22:00	1.2	W
	26-Dec-2017	23:00	1.3	WNW
	27-Dec-2017	00:00	1.3	WNW
	27-Dec-2017	01:00	1	WNW
	27-Dec-2017	02:00	1.1	W
	27-Dec-2017	03:00	1	W
	27-Dec-2017	04:00	1	W
	27-Dec-2017	05:00	1.2	WSW
	27-Dec-2017	06:00	1.1	W
	27-Dec-2017	07:00	1	WNW
	27-Dec-2017	08:00	1.1	WNW
	27-Dec-2017	09:00	1.7	WNW
	27-Dec-2017	10:00	2	NNE
	27-Dec-2017	11:00	2.3	NNE
	27-Dec-2017	12:00	2.6	N
	27-Dec-2017	13:00	2.6	WSW
	27-Dec-2017	14:00	2.5	WSW
	27-Dec-2017	15:00	2.5	W
	27-Dec-2017	16:00	2.1	WNW
	27-Dec-2017	17:00	2.1	N
	27-Dec-2017	18:00	1.6	NNW
	27-Dec-2017	19:00	1.4	WNW
	27-Dec-2017	20:00	1.3	ENE

II. Mean Wind	d Speed and Wind D	Pirection	
27-Dec-2017	21:00	1.4	WSW
27-Dec-2017	22:00	1.1	SW
27-Dec-2017	23:00	1.4	SW
28-Dec-2017	00:00	1.5	WSW
28-Dec-2017	01:00	1.4	ENE
28-Dec-2017	02:00	1.5	WSW
28-Dec-2017	03:00	1.4	SSW
28-Dec-2017	04:00	1.4	SSW
28-Dec-2017	05:00	1.2	WSW
28-Dec-2017	06:00	1.2	NNE
28-Dec-2017	07:00	1.2	NE
28-Dec-2017	08:00	1.2	NNE
28-Dec-2017	09:00	1.7	WNW
28-Dec-2017	10:00	2.1	WNW
28-Dec-2017	11:00	2.2	SSW
28-Dec-2017	12:00	2.5	SSW
28-Dec-2017	13:00	2.8	S
28-Dec-2017	14:00	2.4	S
28-Dec-2017	15:00	2.3	WNW
28-Dec-2017	16:00	2.3	W
28-Dec-2017	17:00	2.3	WNW
28-Dec-2017	18:00	1.7	NNE
28-Dec-2017	19:00	1.3	NE
28-Dec-2017	20:00	1.3	W
28-Dec-2017	21:00	1.4	SW
28-Dec-2017	22:00	1.5	WNW
28-Dec-2017	23:00	1.8	SW
29-Dec-2017	00:00	1.9	W
29-Dec-2017	01:00	1.9	SSE
29-Dec-2017	02:00	2	NE
29-Dec-2017	03:00	2.4	W
29-Dec-2017	04:00	2	N
29-Dec-2017	05:00	2.1	N
29-Dec-2017	06:00	2.1	NE
29-Dec-2017	07:00	1.9	ENE
29-Dec-2017	08:00	2	SSE
29-Dec-2017	09:00	2.4	E
29-Dec-2017	10:00	3.1	ENE
L	- C	1	Ü

II. Mean Wind	d Speed and Wind D	irection	
29-Dec-2017	11:00	2.9	ENE
29-Dec-2017	12:00	2.4	SSE
29-Dec-2017	13:00	2.4	NE
29-Dec-2017	14:00	2.3	NE
29-Dec-2017	15:00	2.5	NNE
29-Dec-2017	16:00	2.5	NE
29-Dec-2017	17:00	2.5	NW
29-Dec-2017	18:00	2.2	NNE
29-Dec-2017	19:00	2.2	NNE
29-Dec-2017	20:00	1.9	SSE
29-Dec-2017	21:00	1.8	NE
29-Dec-2017	22:00	2	NE
29-Dec-2017	23:00	1.7	ENE
30-Dec-2017	00:00	2	SSE
30-Dec-2017	01:00	2.1	ENE
30-Dec-2017	02:00	1.8	ENE
30-Dec-2017	03:00	2.3	NE
30-Dec-2017	04:00	2.3	ENE
30-Dec-2017	05:00	2.4	NE
30-Dec-2017	06:00	2.2	NE
30-Dec-2017	07:00	2.1	NE
30-Dec-2017	08:00	2.5	N
30-Dec-2017	09:00	2.7	NNE
30-Dec-2017	10:00	2.9	NE
30-Dec-2017	11:00	3.1	WNW
30-Dec-2017	12:00	3.6	SW
30-Dec-2017	13:00	3.7	N
30-Dec-2017	14:00	3.4	N
30-Dec-2017	15:00	3.5	NE
30-Dec-2017	16:00	3.2	E
30-Dec-2017	17:00	3.4	ENE
30-Dec-2017	18:00	3.3	SE
30-Dec-2017	19:00	3.2	NE
30-Dec-2017	20:00	2.8	ENE
30-Dec-2017	21:00	2.8	NE
30-Dec-2017	22:00	2.7	NNE
30-Dec-2017	23:00	3.2	WNW
31-Dec-2017	00:00	2.5	NW

II. Mean Wind	Speed and Wind D	irection	
31-Dec-2017	01:00	2.7	NNE
31-Dec-2017	02:00	2.6	NE
31-Dec-2017	03:00	2.6	NNE
31-Dec-2017	04:00	2.3	NNE
31-Dec-2017	05:00	3	NE
31-Dec-2017	06:00	2.7	ENE
31-Dec-2017	07:00	2.5	ENE
31-Dec-2017	08:00	2.3	NE
31-Dec-2017	09:00	2.4	ENE
31-Dec-2017	10:00	2.8	ENE
31-Dec-2017	11:00	3	W
31-Dec-2017	12:00	2.8	SW
31-Dec-2017	13:00	2.8	SSE
31-Dec-2017	14:00	2.8	ENE
31-Dec-2017	15:00	3	ENE
31-Dec-2017	16:00	2.7	NE
31-Dec-2017	17:00	2.5	NE
31-Dec-2017	18:00	2.5	NNE
31-Dec-2017	19:00	2.6	NNE
31-Dec-2017	20:00	2.6	NE
31-Dec-2017	21:00	2.3	ENE
31-Dec-2017	22:00	2.1	ENE
31-Dec-2017	23:00	1.9	NE

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Contract No. KL/2012/03 Kai Tak Development -Stage 4 Infrastructure at Former North Apron Area Impact Air and Noise Monitoring Schedule for December 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
·		,	,	,	1-Dec	2-Dec
					1 hr TSP X3 AM4(C), AM5	
3-Dec	4-Dec	5-Dec	6-Dec	7-Dec	8-Dec	9-Dec
S-Dec	4-Dec	1 hr TSP X3 AM2, AM3(A)	24-hr TSP AM2(A),AM3(B) AM4(C),AM5	1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9	8-Dec	y-Dec
10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec	16-Dec
	1 hr TSP X3 AM2, AM3(A)	24-hr TSP AM2(A),AM3(B) AM4(C),AM5	1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9			1 hr TSP X3 AM2, AM3(A)
17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec	23-Dec
	24-hr TSP AM2(A),AM3(B) AM4(C),AM5	1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9			1 hr TSP X3 AM2, AM3(A) 24-hr TSP AM2(A),AM3(B) AM4(C),AM5	1 hr TSP X3 AM4(C), AM5
24-Dec	25-Dec	26-Dec	27-Dec	28-Dec	29-Dec	30-Dec
				1 hr TSP X3 AM2, AM3(A) 24-hr TSP AM2(A),AM3(B) AM4(C),AM5	1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9	
31-Dec						

Air Quality Monitoring Station

AM2 - Lee Kau Yan Memorial School

AM2(A) - Ng Wah Catholic Secondary School AM3(A) - Holy Trinity Bradbury Centre

AM3(B) - Hong Kong Family Planning Association

AM4(C) - New Pumping Station under Contract KL/2012/03

AM5 - CCC Kei To Secondary School

Noise Monitoring Station

M6(A) - Oblate Primary School M7 - CCC Kei To Secondary School
M8 - Po Leung Kuk Ngan Po Ling College
M9 - Tak Long Estate

Kai Tak Development -Stage 4 Infrastructure at Former North Apron Area Tentative Impact Air and Noise Monitoring Schedule for January 2018

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Jan	2-Jan	3-Jan	4-Jan	5-Jan	6-Jan
			1 hr TSP X3 AM2, AM3(A)	1 hr TSP X3 AM4(C), AM5		
			24-hr TSP AM2(A),AM3(B) AM4(C),AM5	Noise M6(A) M7, M8, M9		
7-Jan	8-Jan	9-Jan	10-Jan	11-Jan	12-Jan	13-Jan
	1 hr TSP X3 AM2 24-hr TSP AM2(A),AM3(B)		1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9			1 hr TSP X3 AM2, AM3(A) 24-hr TSP AM2(A),AM3(B)
	AM4(C),AM5		MO(A) M17, M18, M19			AM2(A),AM3(B) $AM4(C),AM5$
14-Jan	15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan
		1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9			1 hr TSP X3 AM2, AM3(A) 24-hr TSP AM2(A),AM3(B) AM4(C),AM5	
21-Jan	22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan
	1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9			1 hr TSP X3 AM2, AM3(A) 24-hr TSP AM2(A),AM3(B)	1 hr TSP X3 AM4(C), AM5	
29 Ion	20 Ion	20 Jan	21 Ion	AM4(C),AM5		
28-Jan	29-Jan	30-Jan	31-Jan 1 hr TSP X3 AM2, AM3(A) 24-hr TSP AM2(A),AM3(B) AM4(C),AM5			

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

AM2 - Lee Kau Yan Memorial School

AM2(A) - Ng Wah Catholic Secondary School

AM3(A) - Holy Trinity Bradbury Centre

AM3(B) - Hong Kong Family Planning Association AM4(C) - New Pumping Station under Contract KL/2012/03 AM5 - CCC Kei To Secondary School

Noise Monitoring Station

M6(A) - Oblate Primary School

M7 - CCC Kei To Secondary School M8 - Po Leung Kuk Ngan Po Ling College M9 - Tak Long Estate

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix E - 1-hour TSP Monitoring Results

Location AM2 - Lee Kau Yan Memorial School				
Date	Time	Weather	Particulate Concentration (μg/m3)	
5-Dec-17	13:05	Cloudy	319.6	
5-Dec-17	14:05	Cloudy	343.9	
5-Dec-17	15:05	Cloudy	322.7	
11-Dec-17	9:00	Sunny	30.4	
11-Dec-17	10:00	Sunny	28.1	
11-Dec-17	11:00	Sunny	24.8	
16-Dec-17	13:15	Cloudy	138.3	
16-Dec-17	14:15	Cloudy	141.7	
16-Dec-17	15:15	Cloudy	144.9	
22-Dec-17	9:00	Sunny	172.4	
22-Dec-17	10:00	Sunny	165.8	
22-Dec-17	11:00	Sunny	148.9	
28-Dec-17	9:00	Sunny	49.6	
28-Dec-17	10:00	Sunny	51.8	
28-Dec-17	11:00	Sunny	54.0	
		Average	142.5	
		Maximum	343.9	
		Minimum	24.8	

Location AM3(A) - Holy Trinity Bradury Centre				
Date	Time	Weather	Particulate Concentration (μg/m3)	
5-Dec-17	9:00	Cloudy	244.9	
5-Dec-17	10:00	Cloudy	257.7	
5-Dec-17	11:00	Cloudy	277.2	
11-Dec-17	13:00	Sunny	33.8	
11-Dec-17	14:00	Sunny	39.4	
11-Dec-17	15:00	Sunny	39.4	
16-Dec-17	9:00	Cloudy	79.8	
16-Dec-17	10:00	Cloudy	87.5	
16-Dec-17	11:00	Cloudy	77.6	
22-Dec-17	13:00	Sunny	179.9	
22-Dec-17	14:00	Sunny	173.5	
22-Dec-17	15:00	Sunny	159.1	
28-Dec-17	13:00	Sunny	48.5	
28-Dec-17	14:00	Sunny	46.3	
28-Dec-17	15:00	Sunny	44.1	
_		Average	119.2	
	Г	Maximum	277.2	
		Minimum	33.8	

MA13056/App E - 1hr TSP Cinotech


Appendix E - 1-hour TSP Monitoring Results

Location AM4(C) - New Pur	nping Station	
Date	Time	Weather	Particulate Concentration (μg/m3)
1-Dec-17	13:00	Sunny	289.0
1-Dec-17	14:00	Sunny	292.3
1-Dec-17	15:00	Sunny	288.6
7-Dec-17	9:00	Sunny	258.0
7-Dec-17	10:00	Sunny	283.0
7-Dec-17	11:00	Sunny	269.0
13-Dec-17	9:00	Cloudy	157.4
13-Dec-17	10:00	Cloudy	164.7
13-Dec-17	11:00	Cloudy	166.1
19-Dec-17	13:00	Cloudy	301.9
19-Dec-17	14:00	Cloudy	314.1
19-Dec-17	15:00	Cloudy	325.5
23-Dec-17	9:00	Cloudy	133.4
23-Dec-17	10:00	Cloudy	140.4
23-Dec-17	11:00	Cloudy	124.1
29-Dec-17	9:00	Sunny	183.8
29-Dec-17	10:00	Sunny	195.4
29-Dec-17	11:00	Sunny	192.5
		Average	226.6
		Maximum	325.5
		Minimum	124.1

Date	Time	Weather	Particulate Concentration (ug/m2)
Date	rime	vveatner	Particulate Concentration (μg/m3)
1-Dec-17	9:00	Sunny	279.6
1-Dec-17	10:00	Sunny	286.7
1-Dec-17	11:00	Sunny	289.1
7-Dec-17	13:00	Sunny	211.1
7-Dec-17	14:00	Sunny	196.1
7-Dec-17	15:00	Sunny	209.2
13-Dec-17	13:00	Cloudy	116.1
13-Dec-17	14:00	Cloudy	111.6
13-Dec-17	15:00	Cloudy	113.7
19-Dec-17	13:30	Fine	265.4
19-Dec-17	14:30	Fine	277.5
19-Dec-17	15:30	Fine	275.3
23-Dec-17	13:00	Cloudy	99.3
23-Dec-17	14:00	Cloudy	96.3
23-Dec-17	15:00	Cloudy	94.1
29-Dec-17	13:00	Sunny	106.2
29-Dec-17	14:00	Sunny	110.4
29-Dec-17	15:00	Sunny	110.0
		Average	180.4
	Г	Maximum	289.1
		Minimum	94.1

MA13056/App E - 1hr TSP Cinotech

1-hr TSP Concentration Levels 1-hour TSP AM2 - Lee Kau Yan Memorial School -- Action Level: 346 μg/m3 Limit Level: 500 µg/m3 Pipe laying from manhole SMH2204 to Box Culvert B6 Installation of precast unit and construction of in-situ portions of Box Culvert B6 600 Concentration, µg/m³ 500 Construction of washout chamber at pit no. 11 Construction of superstructure of PS2 and NPS Installation of DCS 400 Laying of rising mains from PS2 to chainage CHA-18 300 Installation of gas pipe at pit no. 10 200 100 0 on.seprit Date AM3(A) - Holy Trinity Bradbury Centre Pipe laying from manhole SMH2204 to Box Culvert B6 600 500 Construction of washout chamber at pit no. 11 Installation of DCS



Contract No. KL/2012/03
Kai Tak Development –Stage 4 Infrastructure at Former North Apron
Area
Graphical Presentation of 1-hour TSP Monitoring Results



1-hr TSP Concentration Levels AM4(C) - New Pumping Station - - Action Level: 371 μg/m3 Pipe laying from manhole SMH2204 to Box Culvert B6 - Limit Level: 500 μg/m3 Installation of precast unit and construction of in-situ portions of Box Culvert B6 Construction of jacking pits nos. 1 & 2 600 Construction of superstructure of PS2 and NPS Construction of washout chamber at pit no. 11 Installation of DCS 500 Concentration, µg/m³ 400 300 200 100 0 01.00tr.71 NorOct 1 03.404.71 Date AM5 - CCC Kei To Secondary School Action Level: 345 µg/m3 Pipe laying from manhole SMH2204 to Box Culvert B6 Installation of precast unit and construction of in-situ portions of Box Culvert B6 Construction of jacking pits nos. 1 & 2 600 Construction of superstructure of PS2 and NPS Installation of DCS Construction of washout chamber at pit no. 11 Concentration, µg/m³ 500 400 Laying of rising mains from PS2 to chainage CHA-18 300 200 100 0 Date Contract No. KL/2012/03 Title Scale Project Kai Tak Development -Stage 4 Infrastructure at Former North Apron No.

N.T.S MA13056 Area Date Appendix Graphical Presentation of 1-hour TSP Monitoring Results Ε Dec 17

APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix F - 24-hour TSP Monitoring Results

Location AM2(A) - Ng Wah Catholic Secondary School

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	$(\mu g/m^3)$
6-Dec-17	Sunny	291.4	767.1	2.8734	3.0906	0.2172	120.2	144.2	24.0	1.21	1.21	1.21	1737.8	125.0
12-Dec-17	Sunny	290.5	767.6	2.8312	2.9734	0.1422	168.2	192.2	24.0	1.21	1.21	1.21	1741.1	81.7
18-Dec-17	Sunny	283.7	773.0	2.8467	3.0278	0.1811	216.2	240.2	24.0	1.23	1.23	1.23	1768.0	102.4
22-Dec-17	Cloudy	290.7	769.6	2.8873	3.0625	0.1752	264.2	288.2	24.0	1.21	1.21	1.21	1742.7	100.5
28-Dec-17	Cloudy	292.4	768.3	2.8410	2.9850	0.1440	312.2	336.2	24.0	1.21	1.21	1.21	1736.2	82.9
													Min	81.7
													Max	125.0
													Average	98.5

Location AM3(B) - Hong Kong Family Planning Association

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
6-Dec-17	Sunny	291.9	767.4	2.8847	3.0770	0.1923	24.1	48.1	24.0	1.21	1.21	1.21	1746.7	110.1
12-Dec-17	Sunny	290.7	766.6	2.8456	3.1152	0.2696	48.1	72.1	24.0	1.22	1.21	1.22	1749.7	154.1
18-Dec-17	Sunny	284.4	772.2	2.9045	3.1048	0.2003	72.1	96.1	24.0	1.23	1.23	1.23	1777.5	112.7
22-Dec-17	Cloudy	291.0	768.3	2.8278	3.0129	0.1851	96.1	120.1	24.0	1.22	1.22	1.22	1750.8	105.7
28-Dec-17	Cloudy	292.8	768.7	2.8284	2.9725	0.1441	120.1	144.1	24.0	1.21	1.21	1.21	1745.4	82.6
													Min	82.6
													Max	154.1
													Average	113.0


Location AM4(C) - New Pumping Station under Contract KL/2012/03


Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	$(\mu g/m^3)$
6-Dec-17	Sunny	292.8	766.6	2.8878	3.1014	0.2136	353.1	377.1	24.0	1.23	1.23	1.23	1769.9	120.7
12-Dec-17	Sunny	291.4	767.4	2.8305	3.0808	0.2503	377.1	401.1	24.0	1.23	1.23	1.23	1775.3	141.0
18-Dec-17	Sunny	283.9	775.0	2.8850	3.1249	0.2399	401.1	425.1	24.0	1.25	1.26	1.26	1808.5	132.7
22-Dec-17	Cloudy	291.2	769.2	2.8385	3.0927	0.2542	425.1	449.1	24.0	1.24	1.23	1.23	1778.1	143.0
28-Dec-17	Cloudy	293.1	767.3	2.8604	3.1123	0.2519	449.1	473.1	24.0	1.23	1.23	1.23	1769.8	142.3
													Min	120.7
													Max	143.0
													Average	135.9

Location AM5 - CCC Kei To Secondary School

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
6-Dec-17	Sunny	292.1	767.7	2.8552	2.9658	0.1106	456.4	480.4	24.0	1.25	1.25	1.25	1794.1	61.6
12-Dec-17	Sunny	290.8	766.3	2.8693	2.9997	0.1304	480.4	504.4	24.0	1.23	1.22	1.23	1764.2	73.9
18-Dec-17	Sunny	284.3	772.1	2.8216	2.9740	0.1524	504.4	528.4	24.0	1.24	1.24	1.24	1791.5	85.1
22-Dec-17	Cloudy	290.9	769.8	2.8561	2.9821	0.1260	528.4	552.4	24.0	1.23	1.23	1.23	1768.0	71.3
28-Dec-17	Cloudy	292.8	767.7	2.8922	3.0288	0.1366	552.4	576.4	24.0	1.22	1.22	1.22	1759.7	77.6
													Min	61.6
													Max	85.1
													Average	73.9

MA13056/App F - 24hr TSP





APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix G - Noise Monitoring Results

Location M6(A	A) - Oblate P	rimary Schoo							
			Unit: dB (A) (30-min)						
Date	Time	Weather	Mea	sured Noise I	Level	Baseline Level	Construction Noise Level		
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}		
7-Dec-17	10:30	Sunny	62.2	65.2	59.1		62.2 Measured ≤ Baseline		
13-Dec-17	10:45	Sunny	60.1	61.4	58.7	63.9	60.1 Measured ≦ Baseline		
19-Dec-17	10:30	Sunny	60.1	62.2	56.3	03.9	60.1 Measured ≦ Baseline		
29-Dec-17	14:30	Sunny	66.7	69.2	64.5		63.5		


Location M7 -	CCC Kei To	Secondary S	chool				
					Uni	it: dB (A) (30-min)	
Date	Time	Weather	Mea	sured Noise I	Level	Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}
7-Dec-17	13:30	Sunny	67.5	68.3	63.0		67.5 Measured ≦ Baseline
13-Dec-17	13:10	Sunny	64.8	66.2	62.3	68.7	64.8 Measured ≦ Baseline
19-Dec-17	13:30	Sunny	65.0	67.2	61.3	00.7	65.0 Measured ≦ Baseline
29-Dec-17	13:05	Sunny	65.6	67.9	61.4		65.6 Measured ≦ Baseline


Location M8 -	Po Leung K	uk Ngan Po L	ing College				
					Uni	it: dB (A) (30-min)	
Date	Time	Weather	Mea	sured Noise I	Level	Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}
7-Dec-17	11:30	Sunny	64.6	67.0	61.3		61.3
13-Dec-17	11:30	Cloudy	66.9	67.8	65.4	61.9	65.2
19-Dec-17	11:30	Cloudy	67.9	69.7	65.2	01.9	66.6
29-Dec-17	15:15	Sunny	68.7	70.2	63.9		67.7

Location M9 -	Tak Long E	state					
					Uni	it: dB (A) (30-min)	
Date	Time	Weather	Mea	sured Noise l	Level	Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}
7-Dec-17	9:30	Sunny	63.7	65.6	61.2		61.4
13-Dec-17	9:45	Cloudy	64.8	66.2	62.4	59.9	63.1
19-Dec-17	9:00	Cloudy	66.6	67.7	63.2	59.9	65.6
29-Dec-17	10:00	Sunny	62.8	64.3	61.2		59.7

MA13056/App G - Noise Cinotech

Noise Levels







Remarks: The construction noise levels in the Tables in Appendix G were adopted for plotting the graphs

Title	Contract No. KL/2012/03	Scale		Project	
	Kai Tak Development –Stage 4 Infrastructure at Former North Apron			No.	
	Area		N.T.S	N	//A13056
	Graphical Presentation of Construction Noise Monitoring Results	Date	Dec 17	Appendix	G







Remarks: The construction noise levels in the Tables in Appendix G were adopted for plotting the graphs

Fitle Contract No. KL/2012/03
Kai Tak Development –Stage 4 Infrastructure at Former North Apron
Area N.T.S MA13056

Graphical Presentation of Construction Noise Monitoring
Results Date
Dec 17
Graphical Presentation Of Construction Noise Monitoring
Results



APPENDIX H SUMMARY OF EXCEEDANCE

Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Appendix H – Summary of Exceedance

Exceedance Report for Contract No. KL/2012/03

- (A) Exceedance Report for Air Quality (NIL in the reporting month)
- (B) Exceedance Report for Construction Noise (NIL in the reporting month)
- (C) Exceedance Report for Landscape and Visual (NIL in the reporting month)

APPENDIX I SITE AUDIT SUMMARY

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	171201
Date	1 December 2017
Time	10:00-12:00

		Related
Ref. No.	Non-Compliance	Item No
A.	None identified	(8)
		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	-
	E. Waste / Chemical Management	* *
	No environmental deficiency was identified during site inspection.	30
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
*	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	 Follow-up on previous audit session (Ref. No.: 171122), no environmental deficiency was identified during site inspection. 	

	Name	Signature	Date
Recorded by	Kelvin Koo		1 December 2017
Checked by	Dr. Priscilla Choy	W	1 December 2017

Checklist Reference Number	171208
Date	8 December 2017
Time	10:00-12:00

		Related
Ref. No.	Non-Compliance	Item No.
	None identified	
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.: 171201), all identified environmental deficiencies were observed improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	Kelvin Koo	X	8 December 2017
Checked by	Dr. Priscilla Choy	WI	8 December 2017

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	171215	
Date	15 December 2017	
Time	10:00-12:00	

D C M	N. Compliance	Related Item No.
Ref. No.	Non-Compliance	Item No.
=	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	3000
	No environmental deficiency was identified during site inspection.	
ot properties up.	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.: 171208), all identified environmental deficiencies were observed improved/rectified by the Contractor.	

\$40000 000 PB	Name	Signature	Date
Recorded by	Kelvin Koo	4	15 December 2017
Checked by	Dr. Priscilla Choy	65	15 December 2017

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	171219	
Date	19 December 2017	
Time	14:00-16:00	

		Related
Ref. No.	Non-Compliance	Item No.
_	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
11.04	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
u	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.: 171215), no environmental deficiency was identified during site inspection.	

	Name	Signature	Date
Recorded by	Kelvin Koo		19 December 2017
Checked by	Dr. Priscilla Choy	WI	19 December 2017

Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	171229	58. S E
Date	29 December 2017	4 500
Time	10:00-12:00	

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	H
		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
0000	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	6000
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.: 171219), no environmental deficiency was identified during site inspection.	

	Name	Signature	Date
Recorded by	Kelvin Koo	-	29 December 2017
Checked by	Dr. Priscilla Choy	15.7	29 December 2017

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-344/2009 - New Sewage Pumping Stations serving Kai Tak Development

Checklist Reference Number	171201
Date	1 December 2017
Time	10:00-12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	100
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
2 17 20 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
Pri mesat Sedia berda	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	-
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
7	H. Others	
	• Follow-up on previous audit session (Ref. No.: 171122), no major environmental	****
	deficiencies were observed during site inspection.	

	Name	Signature	Date
Recorded by	Kelvin Koo	12	1 December 2017
Checked by	Dr. Priscilla Choy	NIL	1 December 2017

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-344/2009 - New Sewage Pumping Stations serving Kai Tak Development

Checklist Reference Number	171208
Date	8 December 2017
Time	10:00-12:00

D.C.N.	N. C. P.	Related
Ref. No.	Non-Compliance None identified	Item No.
-	None identified	77 - 1 - 1
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
171208-R01	General refuse near NPS should be cleared.	E 1i
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	Follow-up on previous audit session (Ref. No.: 171201), no major environmental deficiencies were observed during site inspection.	

	Name	Signature	Date
Recorded by	Kelvin Koo	45	8 December 2017
Checked by	Dr. Priscilla Choy	NT-	8 December 2017

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-344/2009 - New Sewage Pumping Stations serving Kai Tak Development

Checklist Reference Number	171215	
Date	15 December 2017	
Time	10:00-12:00	

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	1
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
٠	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
171215-R01	Oil near NPS should be cleared as chemical waste.	E 2ii
90	F. Visual and Landscape	144,000
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.: 171208), no major environmental deficiencies were observed during site inspection.	

	Name	Signature	Date
Recorded by	Kelvin Koo		15 December 2017
Checked by	Dr. Priscilla Choy	W	15 December 2017

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-344/2009 - New Sewage Pumping Stations serving Kai Tak Development

Checklist Reference Number	171219	
Date	19 December 2017	
Time	14:00-16:00	

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.: 171215), no major environmental deficiencies were observed during site inspection.	

	Name	Signature	Date
Recorded by	Kelvin Koo		19 December 2017
Checked by	Dr. Priscilla Choy	WI	19 December 2017

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-344/2009 - New Sewage Pumping Stations serving Kai Tak Development

Checklist Reference Number	171229	
Date	29 December 2017	
Time	14:00-16:00	

Ref. No.	Non-Compliance	Related Item No.
Kei, Mu.	None identified	-
	Notice additional	Related
Ref. No.	Remarks/Observations	Item No
101.110.	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	2000
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
3790 k	H. Others	
<u> </u>	• Follow-up on previous audit session (Ref. No.: 171219), no major environmental	
	deficiencies were observed during site inspection.	

	Name	Signature	Date
Recorded by	Kelvin Koo	4	29 December 2017
Checked by	Dr. Priscilla Choy	INT	29 December 2017

APPENDIX J EVENT ACTION PLANS

Event/Action Plan for Air Quality

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level being	Identify source and investigate the	Check monitoring data submitted	1. Notify Contractor.	1. Rectify any unacceptable practice;
exceeded by	causes of exceedance;	by ET;		2. Amend working methods if
one sampling	2. Inform Contactor, IEC and ER;	2. Check Contractor's working		appropriate.
	3. Repeat measurement to confirm finding.	method.		
Action Level being	Identify source and investigate the	Check monitoring data submitted	Confirm receipt of notification	1. Discuss with ET and IEC on proper
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	remedial actions;
two or more	2. Inform Contractor, IEC and ER;	2. Check Contractor's working	2. Notify Contractor;	2. Submit proposals for remedial
consecutive	3. Increase monitoring frequency to daily;	method;	3. In consolidation with the IEC,	actions to ER and IEC within three
sampling	4. Discuss with IEC and Contractor on	3. Discuss with ET and Contractor on	agree with the Contractor on the	working days of notification;
	remedial actions required;	possible remedial measures;	remedial measures to be	3. Implement the agreed proposals;
	5. Assess the effectiveness of	4. Advise the ER on the effectiveness	implemented;	4. Amend proposal if appropriate.
	Contractor's remedial actions;	of the proposed remedial measures.	4. Supervise implementation of	
	6. If exceedance continues, arrange		remedial measures;	
	meeting with IEC and ER;		5. Conduct meeting with ET and	
	7. If exceedance stops, cease additional		IEC if exceedance continues.	
	monitoring.			
Limit Level being	Identify source and investigate the	Check monitoring data submitted	Confirm receipt of notification	Take immediate action to avoid
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	further exceedance;
one sampling	2. Inform Contractor, IEC, ER, and EPD;	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET and IEC on proper
	3. Repeat measurement to confirm finding;	method;	3. In consolidation with the IEC,	remedial actions;
	4. Assess effectiveness of	3. Discuss with ET and Contractor on	agree with the Contractor on the	3. Submit proposals for remedial
	Contractor's remedial actions and keep	possible remedial measures;	remedial measures to be	actions to ER and IEC within three

	EPD, IEC and ER informed of	4. Advise the ER on the	implemented;	working days of notification;
	the results.	effectiveness of the proposed	4. Supervise implementation of	4. Implement the agreed proposals.
		remedial measures.	remedial measures;	, , , , , , , , , , , , , , , , , , ,
			5. Conduct meeting with ET and	
			IEC if exceedance continues.	
Limit Lavalla da	4 Natificities ED Contractor and	4. Objective services and the evidence that a		4 Talla importadiata antiquata accid
Limit Level being	1. Notify IEC, ER, Contractor and	Check monitoring data submitted	Confirm receipt of notification	Take immediate action to avoid
exceeded by	EPD;	by ET;	of exceedance in writing;	further exceedance;
two or more	2. Repeat measurement to confirm	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET, ER and IEC on
consecutive	findings;	method;	3. In consolidation with the IEC,	proper remedial actions;
sampling	3. Carry out analysis of Contractor's	3. Discuss amongst ER, ET, and	agree with the Contractor on the	3. Submit proposals for remedial
	working procedures to identify source and	Contractor on the potential remedial	remedial measures to be	actions to IEC within three working
	investigate the causes of exceedance;	actions;	implemented;	days of notification;
	4. Increase monitoring frequency to	4. Review Contractor's remedial	4. Supervise implementation of	4. Implement the agreed proposals;
	daily;	actions whenever necessary to	remedial measures;	5. Submit further remedial actions if
	5. Arrange meeting with IEC, ER	assure their effectiveness and	5. If exceedance continues,	problem still not under control;
	and Contractor to discuss the	advise the ER accordingly.	consider stopping the Contractor	6. Stop the relevant portion of works
	remedial actions to be taken;		to continue working on that	as instructed by the ER until the
	6. Assess effectiveness of		portion of work which causes the	exceedance is abated.
	Contractor's remedial actions and		exceedance until the	
	keep EPD, IEC and ER informed		exceedance is abated.	
	of the results;			
	7. If exceedance stops, cease additional			
	monitoring.			

Event/Action Plan for Construction Noise

EVENT		ACTION			
	ET	IEC	ER	CONTRACTOR	
Action Level	1. Notify ER, IEC and Contractor;	Review the investigation	1. Confirm receipt of	1. Submit noise mitigation	
being	2. Carry out investigation;	results submitted by the ET;	notification of failure in	proposals to IEC and ER;	
exceeded	3. Report the results of investigation	2. Review the proposed remedial	writing;	2. Implement noise mitigation	
	to the IEC, ER and Contractor;	measures by the Contractor and	2. Notify Contractor;	proposals.	
	4. Discuss with the IEC and	advise the ER accordingly;	3. In consolidation with the	(The above actions should be	
	Contractor on remedial measures	3. Advise the ER on the	IEC, agree with the	taken within 2 working days after	
	required;	effectiveness of the proposed	Contractor on the remedial	the exceedance is identified)	
	5. Increase monitoring frequency to	remedial measures.	measures to be implemented;		
	check mitigation effectiveness.	(The above actions should be	4. Supervise the		
	(The above actions should be taken	taken within 2 working days after	implementation of remedial		
	within 2 working days after the	the exceedance is identified)	measures.		
	exceedance is identified)		(The above actions should be		
			taken within 2 working days		
			after the exceedance is		
			identified)		
Limit Level	1. Inform IEC, ER, Contractor and	1. Discuss amongst ER, ET, and	1. Confirm receipt of	1. Take immediate action to	
being	EPD;	Contractor on the potential	notification of failure in	avoid further exceedance;	
exceeded	2. Repeat measurements to confirm	remedial actions;	writing;	2. Submit proposals for remedial	
	findings;	2. Review Contractor's remedial	2. Notify Contractor;	actions to IEC and ER within 3	
	3. Increase monitoring frequency;	actions whenever necessary to	3. In consolidation with the	working days of notification;	
	4. Identify source and investigate the	assure their effectiveness and	IEC, agree with the	3. Implement the agreed	
	cause of exceedance;	advise the ER accordingly.	Contractor on the remedial	proposals;	

5. Carry out analysis of Contractor's	(The above actions should be	measures to be implemented;	4. Submit further proposal if
working procedures;	taken within 2 working days after	4. Supervise the	problem still not under control;
6. Discuss with the IEC, Contractor	the exceedance is identified)	implementation of remedial	5. Stop the relevant portion of
and ER on remedial measures		measures;	works as instructed by the ER
required;		5. If exceedance continues,	until the exceedance is abated.
7. Assess effectiveness of		consider stopping the	(The above actions should be
Contractor's remedial actions and		Contractor to continue	taken within 2 working days after
keep IEC, EPD and ER informed of		working on that portion of	the exceedance is identified)
the results;		work which causes the	
8. If exceedance stops, cease		exceedance until the	
additional monitoring.		exceedance is abated.	
(The above actions should be taken		(The above actions should be	
within 2 working days after the		taken within 2 working days	
exceedance is identified)		after the exceedance is	
		identified)	

Event/Action Plan for Landscape and Visual

EVENT			ACTION	
ACTION LEVEL	ET	IEC	ER	CONTRACTOR
Design Check	Check final design conforms to	 Check report. Recommend 	Undertake remedial design if necessary	
	the requirements of EP and prepare	remedial design if necessary		
	report.			
Non-conformity on one occasion	 Identify Source Inform IEC and 	 Check report Check Contractor's 	 Notify Contractor Ensure remedial measures are properly 	 Amend working methods Rectify damage and
	ER	working method	implemented	undertake any necessary
	3. Discuss remedial actions with IEC,	3. Discuss with ET and Contractor on possible		replacement
	ER and Contractor	remedial measures		
	4. Monitor remedial actions until	4. Advise ER on effectiveness of		
	rectification has	proposed remedial		
	been completed	measures. 5. Check implementation of remedial measures.		
Repeated Non-conformity	1. Identify Source	1. Check monitoring	1. Notify Contractor	Amend working methods
	Inform IEC and	report	2. Ensure remedial measures are properly	2. Rectify damage and

ER	2. Check Contractor's	implemented	undertake any necessary
2. Increase	working method		replacement
monitoring	3. Discuss with ET and		
frequency	Contractor on possible		
3. Discuss remedial	remedial measures		
actions with IEC,	4. Advise ER on		
ER and Contractor	effectiveness of		
4. Monitor remedial	proposed remedial		
actions until	measures		
rectification has	5. Supervise		
been completed	implementation of		
5. If non-conformity	remedial measures.		
stops, cease			
additional			
monitoring			

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

Appendix K - Summary of Implementation Schedule of Mitigation Measures for Construction Phase

Types of Impacts	Mitigation Measures	Status
1	8 times daily watering of the work site with active dust emitting activities.	^
	Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative dust impacts.	
	 Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission. 	*
	 Misting for the dusty material should be carried out before being loaded into the vehicle. 	^
	 Any vehicle with an open load carrying area should have properly fitted side and tail boards. Material having the potential to create dust should not 	^
	be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin.	٨
	 The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation. 	۸
Construction Dust	 The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways insider the site. On- site unpaved roads should be compacted and kept free of lose materials. 	^
	 Vehicle washing facilities should be provided at every vehicle exit point. 	^
	 The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores. 	٨
	 Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet. 	۸
	 Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides. Every vehicle should be washed to remove any dusty 	۸
	materials from its body and wheels before leaving the construction sites.	۸

	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump, Generator and Water Pump	^
	Good Site Practice: Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. Silencers or mufflers on construction equipment should	^
	be utilized and should be properly maintained during the construction program.	N/A(1)
	 Mobile plant, if any, should be sited as far away from NSRs as possible. 	^
	 Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. 	۸
	 Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. 	۸
	 Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. 	^
	Scheduling of Construction Works during School Examination Period	^
Construction Noise	(i) Provision of low noise surfacing in a section of Road L2; and	N/A
	(ii) Provision of structural fins	N/A
	(i) Avoid the sensitive façade of class room facing Road L2 and L4; and	N/A
	(ii) Provision of low noise surfacing in a section of Road L2 & L4	N/A
	(i) Provision of low noise surfacing in a section of Road L4 before occupation of Site 1I1; and	N/A
	(ii) Setback of building about 5m from site boundary.	N/A
	Setback of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2.	N/A
	 avoid any sensitive façades with openable window facing the existing Kowloon City Road network; and 	N/A
	(ii) for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or do not provide the facades with openable window.	N/A

	(i) avoid any sensitive facades with openable window facing the existing To Kwa Wan Road or provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s) located at less than 55m away from To Kwa Wan Road to no more than 25m above ground. (i) avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po Kong or other alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to minimise the potential traffic noise impacts from	N/A N/A N/A
	All the ventilation fans installed in the below will be provided with silencers or acoustics treatment. (i) SPS (ii) ESS (iii) Tunnel Ventilation Shaft (iv) EFTS depot Installation of retractable roof or other equivalent measures	N/A N/A N/A N/A
Construction Water Quality	The following mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including: • Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply; • Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty pumps; • An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and • For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should be provided so that swift actions could be taken in case of malfunction of unmanned facilities. Land-based Construction Construction Runoff Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: • use of sediment traps • adequate maintenance of drainage systems to prevent flooding and overflow	N/A N/A N/A A

Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.

Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.

Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m³ capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.

Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.

Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.

Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.

Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.

All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.

Drainage

It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea.

All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.

All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ.

Sewage Effluent

Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.

Stormwater Discharges

Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes

N/A

Λ

Debris and Litter	^
In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials. litter or wastes to marine waters does not occur	۸
Construction Works at or in Close Proximity of Storm Culvert or Seafront	
The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low.	۸
The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm culvert / nullah.	۸
Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works.	۸
Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.	۸
Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.	۸
Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.	۸
Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff.	۸
Construction effluent, site run-off and sewage should be properly collected and/or treated.	^
Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props to prevent adverse impact on the storm water quality.	۸
Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage of construction materials.	۸
Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea.	۸

Supervisory staff should be assigned to station on site to closely supervise and monitor the works	۸
Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation.	۸
Good Site Practices It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during construction activities include: • Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site • Training of site personnel in proper waste management and chemical waste handling procedures	^
 Provision of sufficient waste disposal points and regular collection for disposal Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in 	^
 A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites) 	۸
Waste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:	
Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals.	۸
 Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal 	۸
 Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force 	۸
Any unused chemicals or those with remaining functional capacity should be recycled Proper storage and site practices to minimise the potential for damage or contamination of	^
potential for damage or contamination of construction materials	

Construction and Demolition Material

Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact from handling and transportation of C&D material. The mitigation measures include:

- Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal, the transient stockpiles should be located away from waterfront or storm drains as far as possible
- Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric
- Skip hoist for material transport should be totally enclosed by impervious sheeting
- Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site
- The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores
- The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle
- All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet
- The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading

When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. Checker Independent Environmental should be responsible for auditing the results of the system.

Chemical Waste

After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation

	General Refuse	
	General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem	*
	CM1 All existing trees should be carefully protected during construction.	۸
Landscape and Visual	CM2 Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.	N/A
	CM3 Control of night-time lighting.	٨
	CM4 Erection of decorative screen hoarding.	^

Remarks:	^ Compliance of mitigation measure;
	X Non-compliance of mitigation measure;
	N/A Not Applicable at this stage;
	N/A(1) Not observed;
	Non-compliance but rectified by the contractor;
	* Recommendation was made during site audit but improved/rectified by the contractor.

APPENDIX L
SUMMARIES OF ENVIRONMENTAL
COMPLAINT, WARNING, SUMMON
AND NOTIFICATION OF SUCCESSFUL
PROSECUTION

Contract No. KL/2012/03

Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

Reporting Month: December 2017

Warnings / Summons and Successful Prosecutions received in the reporting month

]	Log Ref.	Received Date	Investigation/Mitigation Action							
	N/A	N/A	N/A	N/A	N/A					

Remarks: No warning/summon and prosecution were received in the reporting period.

Complaint Log

EPD Complaint Ref No.	Date of Complaint	Complaint Details	Investigation / Mitigation Action						
N/A	N/A	N/A	N/A	N/A					

APPENDIX M GENERATED WASTE QUANTITY

APPENDIX IV

Monthly Summary Waste Flow Table


(PS Clause 1.86)

Name of Department: CEDD Contract No.: KL/2012/03

Monthly Summary Waste Flow Table for November 2017 (year) (in tons)

	TD - 1		Actual	Quantities of Ir	nert C&D Mater	ials Generated N	Actual Quantities of C&D Wastes Generated Monthly							
Month	Total Disposal Loads	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse		
	(No.s)	(in tons)	0	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)		
2013 (Oct - Dec) Sub-Total	108	463.69	0	0	0	0	0	0	0	0	0	463.69		
2014 (Jan – Dec) Sub-Total	24	16925.7	0	0	16798.93	83.66	1804.27	0	0	0	0	43.11		
2015 (Jan – Dec) Sub-Total	284	81859.97	0	0	38291.91	43457.21	19920	0	0	0	0	310.26		
2015 (Jan – Dec) Sub-Total	3369	50762.64	0	0	0	49894.67	4020	0	0	0	0	867.95		
Jan-17	23	107.63	0	0	0	58.53	0	0	0	0	0	39.1		
Feb-17	1227	18948.76	0	0	0	18898.13	0	0	0	0	0	50.63		
Mar-17	307	4426.51	0	0	0	4379.15	0	0	0	0	0	47.36		
Apr-17	124	1741.5	0	0	0	1703.61	0	0	0	0	0	37.89		
May-17	111	1608.02	0	0	0	1590.33	0	0	0	0	0	17.69		
Jun-17	176	2649.19	0	0	0	2631.73	0	0	0	0	0	17.46		
Jul-17	123	1732.3	0	0	0	1688.75	0	0	0	0	0	43.55		
Aug-17	93	1229.67	0	0	0	1188.3	0	0	0	0	0	41.37		
Sep-17	22	131.66	0	0	0	80.2	0	0	0	0	0	51.46		
Oct-17	91	942.02	0	0	0	837.14	0	0	0	0	0	104.88		
Nov-17	158	2138.95	0	0	0	2079.42	0	0	0	0	0	59.53		
Dec-17	282	3958.95	0	0	0	3860.97	0	0	0	0	0	97.98		
Total	6522	189627.16	0	0	55090.84	132431.8	25744.27	0	0	0	0	2293.91		

APPENDIX N CONSTRUCTION PROGRAMME



Critical tasks

Non-critical Tasks

Working days

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup ◆


Manual Summary

Start-only

Finish-only

External Tasks

External Milestone



Critical tasks

Non-critical tasks

Working days

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup


Manual Summary

Start-only

Finish-only

External Tasks

External Milestone



Commencement Date: 19 September 2013
Completion Date: 2 September 2016
Revised Completion Date: 26 January 2017

Manual Summary Rollup 🔷

Manual Summary

Duration-only

External Tasks

External Milestone


Inactive Milestone

Inactive Summary

Manual Task

Critical tasks

Non-critical tasks Working days



Critical tasks

Non-critical tasks

Working days

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup


Manual Summary

Start-only

Finish-only

External Tasks

External Milestone



Non-critical tasks Inactive Milestone Manual Task Manual Summary Rollup 🔷 External Tasks Start-only External Milestone Critical tasks Working days Inactive Summary Duration-only Manual Summary • Finish-only Commencement Date: 19 September 2013

30 days

Pressure test

Completion Date: 5 May 2016

Revised Completion Date: 12 September 2016

02 Road reinstatement at pit 7, 9 and 10


Tue Jun 27, '17

Thu Jul 27, '17

Wed Jul 26, '17

Fri Aug 25, '17

Master Programme




Critical tasks Working days Inactive Summary Manual Summary Finish-only External Milestone Duration-only Manual Task Manual Summary Rollup Non-critical tasks Inactive Milestone Start-only External Tasks Section 3 Commencement Date: 19 September 2013

Completion Date: 17 May 2016

Kai Tak Development Stage 4 Infrastructure at Former North Apron Area

Master Programme

ID Task Name September 2015 September 2013 September 2014 January 2015 September 1 September 1 September 1 January 1 November 1 November 1 January 1 Commence KL/2012/03 construction Thu Sep 19, '13 Thu Sep 15, '16 Thu Sep 15, '16 **9/19** Section 5: Works for Southbound of Road D2 1093 days Thu Sep 19, '13 **⊛** 12/24 Awaiting for the notification of commencement of works by the Engineer 97 days Thu Sep 19, '13 Tue Dec 24, '13 **9/19** Completion of DCS works for CH3P3-970 to 1030 372 days Wed Dec 25, '13 12/25 Wed Dec 31, '14 Installation of utility by the utility undertakers along proposed footpath 20 days Mon Aug 29, '16 Sat Sep 17, '16 Construct drainpit and u-channel Sun Sep 18, '16 Wed Oct 12, '16 9/18 🖎 Install street lighting 15 days Sun Oct 9, '16 Sun Sep 25, '16 20 days 10/10 10/29 Installation of lighting system by HyD Mon Oct 10, '16 Sat Oct 29, '16 Construct footpath, planting area and concrete run-in 35 days Mon Oct 17, '16 Sun Nov 20, '16 11/21 🕈 11/23 Mon Nov 21, '16 Landscape works Wed Nov 23, '16 Construct stormwater drain and manholes 17 days Mon Aug 15, '16 Wed Aug 31, '16 8/15 8/31 Construct road gully with pipes 15 days Thu Sep 1, '16 Thu Sep 15, '16 Construct road kerb 15 days Fri Sep 16, '16 Fri Sep 30, '16 Construct flexible carriageway 30 days Sat Oct 1, '16 Sun Oct 30, '16 10/31 10/31 Road marking Mon Oct 31, '16 Mon Oct 31, '16 Construct CLP tunnel by CLP Portion B 413 days Fri Feb 28, '14 Thu Apr 16, '15 610 days Completion of DCS works for CH3P3-1030 to 1115 Thu Jan 1, '15 Thu Sep 1, '16 Installation of utility by the utility undertakers along proposed footpath 25 days Sun Sep 18, '16 Wed Oct 12, '16 9/18 Thu Oct 13, '16 Construct drainpit and u-channel Fri Nov 11, '16 Wed Nov 23, '16 11/12 11/23 Sat Nov 12, '16 Install street lighting Construct footpath, planting area and concrete run-in 39 days Thu Oct 13, '16 Sun Nov 20, '16 11/21 🕈 11/23 3 days Landscape works Mon Nov 21, '16 Wed Nov 23, '16 33 days Construct stormwater drain and manholes Fri Sep 2, '16 Tue Oct 4, '16 Wed Oct 5, '16 Construct road gully with pipes 16 days Thu Oct 20, '16 10/21 11/4 Construct road kerb Fri Oct 21, '16 Fri Nov 4, '16 25 days Sat Nov 5, '16 Construct flexible carriageway Tue Nov 29, '16 Road marking Wed Nov 30, '16 Wed Nov 30, '16 Completion of DCS works for CH3P3-930 to 970 141 days Wed Jul 1, '15 Wed Nov 18, '15 Construct CLP tunnel by CLP Portion F1 126 days Thu Nov 19, '15 Wed Mar 23, '16 8/15 Installation of utility by the utility undertakers along proposed footpath 31 days Mon Aug 15, '16 Wed Sep 14, '16 Wed Oct 19, '16 9/15 Construct drainpit and u-channel Thu Sep 15, '16 9/15 20 days Thu Sep 15, '16 Install street lighting Tue Oct 4, '16 40 days Thu Sep 15, '16 Mon Oct 24, '16 Construct footpath, planting area and concrete run-in 10/25 📉 10/31 7 days Tue Oct 25, '16 Mon Oct 31, '16 Landscape works 45 days Mon May 2, '16 <u></u>6/15 Construct stormwater drain and manholes Wed Jun 15, '16 6/16 Construct road gully with pipes 40 days Thu Jun 16, '16 Mon Jul 25, '16 7/26 8/4 Construct road kerb 10 days Tue Jul 26, '16 Thu Aug 4, '16 Construct flexible carriageway 40 days Fri Aug 5, '16 Tue Sep 13, '16 9/14 9/15 Road marking Wed Sep 14, '16 Thu Sep 15, '16 Completion of DCS works for CH3P3-370 to 520 400 days Sun Dec 28, '14 Sun Jan 31, '16 Completion of DCS works for CH3P3-350 to 370 120 days Sun Oct 4, '15 Sun Jan 31, '16 Completion of DCS works for CH3P3-520 to 570 Thu Feb 11, '16 10/25 110 days Sun Oct 25, '15 Installation of utility by the utility undertakers along proposed footpath 35 days Sun Aug 28, '16 Sat Oct 1, '16 8/28 44 Construct drainpit and u-channel Sun Oct 2, '16 Tue Nov 15, '16 Install street lighting 20 days Sun Oct 2, '16 Fri Oct 21, '16 Construct footpath, planting area and concrete run-in 45 days Tue Nov 15, '16 Sun Oct 2, '16 Wed Nov 16, '16 Tue Nov 22, '16 11/16 ቚ 11/22 7 Landscape works Construct stormwater drain and manholes Sun Aug 28, '16 Mon Sep 26, '16 Construct road gully with pipes Tue Sep 27, '16 Sun Oct 16, '16 10/17 50 Construct road kerb 20 days Mon Oct 17, '16 Sat Nov 5, '16 Construct flexible carriageway 20 days Sun Nov 6, '16 Fri Nov 25, '16 3 days Sat Nov 26, '16 Mon Nov 28, '16 Road marking 53 Completion of DCS works for CH3P3-570 to 730 Sat Sep 19, '15 Tue Apr 5, '16 9/19 🛭 8/21 Installation of utility by the utility undertakers along proposed footpath 35 days Sun Aug 21, '16 Sat Sep 24, '16 55 Construct drainpit and u-channel Sun Sep 25, '16 55 days Fri Nov 18, '16 9/25 56 Install street lighting 9/25 Sun Sep 25, '16 Fri Oct 14, '16 Construct footpath, planting area and concrete run-in Sun Sep 25, '16 Sun Nov 13, '16 11/14 📩 11/20 58 Landscape works 7 days Mon Nov 14, '16 Sun Nov 20, '16 40 days Sun May 29, '16 Thu Jul 7, '16 5/29 Construct stormwater drain and manholes 29 days Fri Jul 8, '16 Fri Aug 5, '16 60 Construct road gully with pipes 61 Construct road kerb 20 days Sat Aug 6, '16 Thu Aug 25, '16 20 days 62 Construct flexible carriageway Fri Aug 26, '16 Wed Sep 14, '16 9/15 9/15 Thu Sep 15, '16 Thu Sep 15, '16 63 Road marking 64 Completion of DCS works for CH3P3-730 to 830 Mon Mar 2, '15 Mon Nov 16, '15 65 Cable duct block by CLP 126 days Tue Nov 17, '15 Mon Mar 21, '16 11/17 Completion of DCS works for CH3P3-830 to 930 (except 860 to 900) 240 days Mon Apr 27, '15 Tue Dec 22, '15 <u>№ 12/22</u> Installation of utility by the utility undertakers along proposed footpath 40 days Sun Aug 28, '16 Thu Oct 6, '16 68 Construct drainpit and u-channel Fri Oct 7, '16 Sun Nov 20, '16 69 Install street lighting 20 days Fri Oct 7, '16 Wed Oct 26, '16 10/7 Construct footpath, planting area and concrete run-in 45 days Fri Oct 7, '16 Sun Nov 20, '16 11/21 达 11/27 Mon Nov 21, '16 Sun Nov 27, '16 Landscape works 21 days Sun Mar 27, '16 Sat Apr 16, '16 Construct stormwater drain and manholes 3/27 4/16 4/17 4/26 Proposed sewer drain FMH120_20 to 10 clash with as-constructed CLP's 10 days Sun Apr 17, '16 Tue Apr 26, '16 cable tunnel. Further instruction is required Construct additional manhole with backdrop (VO) Wed Apr 27, '16 Sun Jun 5, '16 Mon Jun 6, '16 Wed Jul 20, '16 Construct road gully with pipes 7/21 8/10 8/10 Thu Jul 21, '16 Construct road kerb 20 days Tue Aug 9, '16 Construct flexible carriageway 35 days Wed Aug 10, '16 Tue Sep 13, '16 2 days Wed Sep 14, '16 9/14 9/15 Road marking Thu Sep 15, '16 Completion of DCS works for CH3P3-860 to 900 for realignment of DLO 110 days Sun Apr 17, '16 Thu Aug 4, '16 ROW including wearing course 80 Installation of utility by the utility undertakers along proposed footpath Fri Aug 5, '16 Wed Aug 24, '16 Fri Aug 5, '16 Sat Aug 20, '16 81 Construct stormwater drain and manholes 8/21 8/30 82 Construct road gully with pipes Sun Aug 21, '16 Tue Aug 30, '16 8/31 \$\square{5}9/4 83 Construct road kerb 5 days Wed Aug 31, '16 Sun Sep 4, '16 84 Construct flexible carriageway 10 days Mon Sep 5, '16 Wed Sep 14, '16 85 Road marking 1 day Thu Sep 15, '16 9/15 9/15 Thu Sep 15, '16



Interfacing works with EMSD 1020EM12A Contractor for connection of the proposed four seawater pipes and three chilled water pipes in Section C to their construction of seawater pipes and chilled water pipes

99 Swabbing, pressure test and chemical test for DCS Pipes

98 CCTV for DCS pipes


120 days Thu May 29, '14 Thu Sep 25, '14


100 days Sun May 22, '16 Mon Aug 29, '16 60 days Thu Sep 1, '16 Sun Oct 30, '16

Inactive Milestone Inactive Summary Manual Task

Working days Critical tasks Duration-only Manual Summary Rollup ◆ Start-only Finish-only External Tasks External Milestone Updated on 29 July 2016

								Programm	e for Installation of DCS Pipelines ((Revised Design) within Porti	on 3											
ID Task Name	Duration	Start	Finish		May 2015 May 1 J	uly 1	September 2015 September 1	November 1	January 2016 January 1	March 1	May 2016 May 1	July 1		September 2016 September 1		November 1		nuary 2017 nuary 1	March 1		May 2017 May 1	[]
1 Section 7B: Open Cut Section and Heading Section	763 days	Fri Apr 3, '15	Thu May 4, '17	15 12	10 7	5 2	30 27	25 22	20 17	14 13		5 3	31	28		23 20	18	15		12 9	7	4
												6/00										
 Western Approach Submission for temporary ELS system and approval 		Fri Apr 3, '15 Fri Apr 3, '15	Tue Jun 28, '16 Thu Apr 16, '15									6/28										
4 Install sheet piles at formation level	36 days	Fri Apr 17, '15	Fri May 22, '15	4/17	5/22																	
5 Submission for revised temporary ELS system and approval	14 days	Sat May 23, '15	Fri Jun 5, '15		5/23 111111111 6/5																	
6 Install waling		Sat Jun 6, '15			6/6																	
7 Install strut	15 days	Wed Jun 17, '15	Wed Jul 1, '15		6/17	7/1																
8 Trench excavation down to 2m and 8m long for drilling horizontal pipe-piles	13 days	Thu Jul 2, '15	Tue Jul 14, '15		7/2	7/14																
9 Submission for heading method		Fri Jul 17, '15				7/17 8/5																
10 Comment on heading method 11 Mobilization and set up for drilling works			Mon Aug 10, '15 Wed Sep 9, '15			8/6 44-8/10	 															
12 Drilling for 219 dia. pipe-piles	35 days	Thu Sep 10, '15	Wed Oct 14, '15			O/11	9/10 10/15	0/14														
13 Review design for heading method 14 Grout trial to obtain design parameter			Fri Nov 13, '15 Mon Nov 23, '15				10/15 🎹	11/13														
15 Update method statement for heading method			Thu Nov 26, '15					11/14 11/23 11/24 11/26														
Upon grout trial successful, proceed with drilling for all grout	52 days	Fri Nov 27, '15	Sun Jan 17, '16					11/27	1/17													
holes and grouting Rectification of existing ELS system	100 days	Mon Jan 18, '16	Tue Apr 26, '16						1/18		4/26											
Release of suspension of works order	16 days	Wed Apr 27, '16	Thu May 12, '16								4/27 4/27 5/12 5/13 4/27											
Fixing bottom layer reinforcement bar (Additional works - no steel bar shown on original design)	16 days	Fri May 13, '16	Sat May 28, '16								5/13 📆 📆 5/2	B										
20 Concreting up to bottom level of sleeve pipe		Sun May 29, '16									5/29											
21 Install 1 no. DN2800 dia sleeve pipe and 4 nos. DN2100 dia. Sleeve pipe	4 days	Thu Jun 2, '16	Sun Jun 5, '16								6/2	6/5										
Concreting up to middle level of sleeve pipe		Mon Jun 6, '16									6/6	6/7										
 Concreting up to top level of sleeve pipe Fixing top layer reinforcement bar (Additional works - no steel 		Wed Jun 8, '16	Fri Jun 10, '16 Mon Jun 13, '16									8 0 6/10 /11 0 6/13										
bar shown on original design)			·																			
25 Concreting up to final level of concrete surround			Thu Jun 16, '16									6/14 6/16										
 Backfilling and remove stage 1 strut and waling Remove sheetpiles and filling the gap 			Tue Jun 21, '16 Tue Jun 28, '16									6/17 (6/21 6/22 (110) 6/28										
28 Grade 400 rock fill (additional works)	15 days	Sun Nov 15, '15	Sun Nov 29, '15					11/15	9			0,22										
29 Blinding layer for PJ-N-02 30 Construct base slab of PJ-N-02		Mon Nov 30, '15 Sun Dec 20, '15	Sat Dec 19, '15 Sat Jan 23, '16						12/19 12/20													
31 Construct wall of PJ-N-02 up to +3mPD		,	Wed Aug 10, '16						12/20			/12	8/10									
32 Soil Backfilling up to +2.8mPD			Wed Aug 24, '16										8/11	8/24	10.00							
 Construct top slab of PJ-N-02 Soil Backfilling up to formation level 		Thu Aug 25, '16 Mon Oct 24, '16											8/25 🕈		10/24	3 510/31						
35 Remove strut and waling	10 days	Tue Nov 1, '16	Thu Nov 10, '16												11/1	11/10						
Remove sheetpiles and filling the gap Hand back the site to CCC's		Fri Nov 11, '16 Wed Jun 29, '16	Sun Nov 20, '16 Thu Jun 30, '16									6/20 6/20			1	1/11 11/20						
Construction of remaining box culvert by CCC's.	120 days	Fri Jul 1, '16	Fri Oct 28, '16									6/29 0/5/30 7/1				0/28						
Section 7B: Open-cut Section & Heading from Eastern Approach	648 days	Mon Jul 27, '15	Thu May 4, '17			7/27															5/4	
40 Submission for temporary ELS system and approval		Mon Jul 27, '15				7/278/9																
41 Site possession 42 Install sheet piles		Mon Aug 10, '15 Tue Aug 11, '15	Mon Aug 10, '15 Fri Sep 4, '15			8/10 8/10	0/4															
43 Install 1st layer waling and strut and excavate to 2nd layer			Thu Sep 24, '15			8/11	9/5															
44 Install 2nd layer waling and strut and excavate to 3rd layer			Sat Oct 24, '15				9/25	10/24														
45 Install 3rd layer waling and strut and excavate to 4th layer			Mon Nov 23, '15					/25														
46 Install 4th layer waling and strut and excavate to formation level			Wed Dec 23, '15					11/24	12/23													
47 Drilling for 50 dia. grout holes at 2 layers and grouting	50 days	Thu Dec 24 '15	Thu Feb 11, '16						12/24	nnn 9/11												
48 Strengthening existing ELS system	40 days	Fri Feb 12, '16	Tue Mar 22, '16							/12	22											
Preparation of method statement for hand-shield construction and approval	d 180 days	Sun Feb 21, '16	Thu Aug 18, '16							2/21				8								
50 Mobilize equipment & materials			Tue Aug 30, '16										8/19	8/30								
51 Pipeline 1 - DN2100 52 Ground treatment works		Wed Aug 31, '16 Wed Aug 31, '16	Tue Nov 15, '16 Tue Sep 6, '16										8/3 8/3	31 <u>————————————————————————————————————</u>		11/15						
53 Pipe jacking	40 days	Wed Sep 7, '16	Sun Oct 16, '16										6/3	9/7								
54 DN1400 installation works		Mon Oct 17, '16	,												10/17	11/9						
55 Annulus grout 56 Pipeline 5 - DN2800	6 days 118 days	Thu Nov 10, '16 Sun Oct 2, '16												10/2	2	1/10 11/15		1/27				
57 Ground treatment works	7 days	Sun Oct 2, '16	Sat Oct 8, '16											10/2	2 11111-10/8							
58 Pipe jacking 59 CWP installation works	-	Mon Oct 17, '16 Tue Dec 6, '16													10/17	12/6	2/5	1/20				
60 Annulus grout	7 days		Fri Jan 27, '17													12/0 411		1/21 1/27				
61 <u>Pipeline 3 - DN2100</u>	87 days	Mon Nov 14, '16	Wed Feb 8, '17													11/14			2/8			
62 Ground treatment works 63 Pipe jacking		Mon Nov 14, '16 Tue Dec 6, '16	Fri Nov 18, '16 Tue Jan 10, '17													11/14 11/18 12/6 111/18		IIIII-1/10				
64 DN1400 installation works	23 days	Wed Jan 11, '17	Thu Feb 2, '17													12/0	1/	/11 4444444				
65 Annulus grout	5 days	Fri Feb 3, '17 Mon Dec 19, '16														10	2/10	2/3 1	2/7	2/00		
66 <u>Pipeline 2 - DN2100</u> 67 Ground treatment works			Sun Dec 25, '16													12	2/19 2/19 <mark>IIIII 12/25</mark>	5		3120		
68 Pipe jacking	40 days	Wed Jan 11, '17	Sun Feb 19, '17															/11	2/19	_		
69 DN1400 installation works70 Annulus grout			Wed Mar 15, '17 Mon Mar 20, '17																2/20 1 3/1 3/16	5 3/20		
71 Pipeline 4 - DN2100	92 days	Mon Dec 19, '16	Mon Mar 20, '17													12	2/19		3/ 10 111	3/20		
72 Ground treatment works			Sun Dec 25, '16 Sun Feb 19, '17													12	2/19 12/25		2/10			
73 Pipe jacking 74 DN1400 installation works	24 days	Mon Feb 20, '17	Wed Mar 15, '17															/11 11 11 11 11 11 11 11 11 11 11 11 11	2/20 11111111111113/1	5		
75 Annulus grout	5 days	Thu Mar 16, '17	Mon Mar 20, '17																3/16 1111 3/21 1	3/20		
76 Removal of plant77 Backfilling and removal ELS system			Thu Mar 30, '17 Thu May 4, '17																3/21	шш <u>-</u> 3/30 3/31 шшшшшшш	5/4	
	Je day o		1, A/									<u> </u>			<u> </u>	I						





evised Completion Date: 30 May 2017