

Lam Geotechnics Limited

Contract No. HK/2011/07 Wanchai Development Phase II and Central-Wanchai Bypass Sampling, Field Measurement and testing Works (Stage 2) Monthly EM&A Report (May 2014)

#### CONTRACT NO: HK/2011/07

#### WANCHAI DEVELOPMENT PHASE II AND CENTRAL WANCHAI BYPASS SAMPLING, FIELD MEASUREMENT AND TESTING WORKS (STAGE 2)

ENVIRONMENTAL PERMIT NO. EP-356/2009, FURTHER EVIRONMENTAL PERMIT NOS. FEP-02/356/2009, FEP-03/356/2009, FEP-04/356/2009 ,FEP-05/356/2009, FEP-06/356/2009 AND FEP-07/356/2009

#### MONTHLY ENVIRONMENTAL MONITORING & AUDIT REPORT

- MAY 2014 -

CLIENTS:

Civil Engineering and Development Department

and

**Highways Department** 

#### PREPARED BY:

Lam Geotechnics Limited

11/F Centre Point 181-185 Gloucester Road, Wanchai, H.K.

Telephone: (852) 2882-3939 Facsimile: (852) 2882-3331 E-mail: <u>info@lamenviro.com</u> Website: <u>http://www.lamenviro.com</u>

**CERTIFIED BY:** 

T

Raymond Dai Environmental Team Leader

DATE:

13 June 2014



13 June 2014

## Ref.: AACWBIECEM00\_0\_5335L.14

AECOM Asia Company Limited 11/F, Tower 2 Grand Central Plaza 138 Shatin Rural Committee Road Shatin, New Territories Hong Kong By Post and Fax (2691 2649)

Attention: Mr. Conrad Ng

Dear Sir,

## Re: Wan Chai Development Phase II and Central-Wan Chai Bypass Monthly Environmental Monitoring and Audit Report (May 2014) for EP-356/2009, FEP-02/356/2009, FEP-03/356/2009, FEP-04/356/2009, FEP-05/356/2009, FEP-06/356/2009 and FEP-07/356/2009

Reference is made to the Environmental Team's submission of the captioned Monthly Environmental Monitoring and Audit (EM&A) Report for May 2014 received by email on 13 June 2014.

Please be informed that we have no adverse comment on the captioned submission. We write to verify the captioned submission in accordance with Condition 3.4 in the captioned Environmental Permits.

Thank you very much for your kind attention and please do not hesitate to contact the undersigned should you have any queries.

Yours sincerely,

David Yeung Independent Environmental Checker

C.C.	HyD	Mr. Eddy Wu	by fax: 2714 5289
	CEDD	Mr. Robert Tsoi	by fax: 2577 5040
	AECOM	Mr. Francis Leong / Mr. Stephen Lai	by fax: 2691 2649
	Lam	Mr. Raymond Dai	by fax: 2882 3331

Q:\Projects\AACWBIECEM00\Corr\AACWBIECEM00\_0\_5335L.14.doc



# TABLE OF CONTENTS

EXE	CUTIVE SU	UMMARY	4
1.	INTRODU	CTION	12
		cope of the Report tructure of the Report	
2.	PROJECT	FBACKGROUND	16
	2.2 Sc 2.3 Div	ackground cope of the Project and Site Description ivision of the Project Responsibility roject Organization and Contact Personnel	16 17
3.	STATUS C	OF REGULATORY COMPLIANCE	23
	3.1 Sta	tatus of Environmental Licensing and Permitting under the Project	26
4.	MONITOR	RING REQUIREMENTS	36
	4.2 Air	oise Monitoring ir Monitoring /ater Quality Monitoring	40
5.	MONITOR	RING RESULTS	48
	5.2 Re 5.3 Air 5.4 Wa	oise Monitoring Results eal-time Noise Monitoring ir Monitoring Results /ater Monitoring Results	50 50 52
6.	COMPLIA	NCE AUDIT	64
	6.2 Re 6.3 Air 6.4 Wa 6.5 Re	oise Monitoring eal-time noise Monitoring ir Monitoring /ater Quality Monitoring eview of the Reasons for and the Implications of Non-compliance ummary of action taken in the event of and follow-up on non-compliance	66 66 67 68
7.	CUMULAT	TIVE CONSTRUCTION IMPACT DUE TO THE CONCURRENT PROJECTS	68
8.	ENVIRON	IMENTAL SITE AUDIT	69
9.	COMPLAI	INTS, NOTIFICATION OF SUMMONS AND PROSECUTION	71
10.	CONCLUS	SION	74



## LIST OF TABLES

Table I Table II	Summary of Water Quality Monitoring Exceedances in Reporting Month Summary of Enhanced Dissolved Oxygen Monitoring Exceedances in Reporting Month
Table 2.1	Schedule 2 Designated Projects under this Project
Table 2.2	Details of Individual Contracts under the Project
Table 2.3	Contact Details of Key Personnel
Table 3.1	Summary of the current status on licences and/or permits on environmental
Table 5.1	protection pertinent to the Project
Table 3.4	Cumulative Summary of Valid Licences and Permits under Contract no. HK/2009/01
Table 3.5	Summary of submission status under FEP-02/356/2009 Condition
Table 3.6	Cumulative Summary of Valid Licences and Permits under Contract no. HK/2009/02
Table 3.7	Summary of submission status under FEP-03/356/2009 Condition
Table 3.8	Cumulative Summary of Valid Licences and Permits under Contract no. HY/2009/15
Table 3.9	Summary of submission status under FEP-04/356/2009 Condition
Table 3.10	Cumulative Summary of Valid Licences and Permits under Contract no. HK/2010/06
Table 3.11	Summary of submission status under EP-356/2009 and FEP-05/356/2009 Condition
Table 3.12	Cumulative Summary of Valid Licences and Permits under Contract no. HY/2009/19
Table 4.1	Noise Monitoring Station
Table 4.2	Real Time Noise Monitoring Station
Table 4.3	Air Monitoring Station
Table 4.4	Marine Water Quality Stations for Water Quality Monitoring
Table 4.5	Marine Water Quality Monitoring Frequency and Parameters
Table 4.6	Marine Water Quality Stations for Enhanced Water Quality Monitoring
Table 4.7	Marine Water Quality Stations for Additional DO Monitoring
Table 5.2	Noise Monitoring Station for Contract nos. HK/2009/01, HK/2009/02 and HK/2010/06
Table 5.3	Noise Monitoring Station for Contract no. HY/2009/15
Table 5.4	Noise Monitoring Station for Contract no. HY/2009/19
Table 5.5	Real Time Noise Monitoring Station for Contract no. HY/2009/19
Table 5.8	Air Monitoring Station for Contract no. HK/2009/02
Table 5.9	Air Monitoring Station for Contract no. HY/2009/15
Table 5.10	Air Monitoring Stations for Contract no. HY/2009/19
Table 5.12	Water Monitoring Stations for Contract no. HK/2009/01
Table 5.13	Water Monitoring Stations for Contract no. HK/2009/02
Table 5.14	Water Monitoring Stations for Contract no. HK/2010/06
Table 5.15	Water Monitoring Stations for Contract no. HY/2009/15
Table 5.16	Water Monitoring Stations for Contract no. HY/2009/19
Table 5.17	Summary of Water Quality Monitoring Exceedances in Reporting Month
Table 5.18	Summary of Water Quality Monitoring Exceedances in Reporting Monitoring Summary of Enhanced Dissolved Oxygen Monitoring Exceedances in Reporting
	Month
Table 5.19	Details of Waste Disposal for Contract no. HK/2009/01
Table 5.20	Details of Waste Disposal for Contract no. HK/2009/02
Table 5.21	Details of Waste Disposal for Contract no. HY/2009/15
Table 5.22	Details of Waste Disposal for Contract no. HK/2010/06
Table 5.23	Details of Waste Disposal for Contract no. HY/2009/19
Table 5.24	Details of Waste Disposal for Contract no. HK/2012/08
Table 5.25	Details of Waste Disposal for Contract no. HY/2010/08
Table 8.1	Summary of Environmental Inspections for Contract no. HK/2009/01
Table 8.2	Summary of Environmental Inspections for Contract no. HK/2009/02
Table 8.3	Summary of Environmental Inspections for Contract no. HY/2009/15
Table 8.4	Summary of Environmental Inspections for Contract no. HK/2010/06
Table 8.5	Summary of Environmental Inspections for Contract no. HY/2009/19



- Table 9.1
   Cumulative Statistics on Complaints
- Table 9.2 Cumulative Statistics on Successful Prosecutions

 
 Table 10.1
 Construction Activities and Recommended Mitigation Measures in Coming Reporting Month

## LIST OF FIGURES

- Figure 2.1 Project Layout
- Figure 2.2 Project Organization Chart
- Figure 4.1 Locations of Environmental Monitoring Stations

#### LIST OF APPENDICES

Appendix 3.1 Environmental Mitigation Implementation Schedule Appendix 4.1 Action and Limit Level Appendix 4.2 Copies of Calibration Certificates Appendix 5.1 Monitoring Schedule for Reporting Month and Coming month Appendix 5.2 Noise Monitoring Results and Graphical Presentations Appendix 5.3 Air Quality Monitoring Results and Graphical Presentations Appendix 5.4 Water Quality Monitoring Results and Graphical Presentations Appendix 5.4 Water Quality Monitoring Results and Graphical Presentations Appendix 5.5 Real-time Noise Monitoring Results and Graphical Presentations Appendix 5.5 Real-time Noise Monitoring Results and Graphical Presentations Appendix 6.1 Event Action Plans Appendix 6.2 Summary for Notification of Exceedance Appendix 9.1 Complaint Log Appendix 10.1 Construction Programme of Individual Contracts



## EXECUTIVE SUMMARY

i. This is the Environmental Monitoring and Audit (EM&A) Monthly Report –May 2014 for the Project of Wan Chai Development Phase II and Central-Wanchai Bypass under Environmental Permit no. EP-356/2009 and Further Environmental permit nos. FEP-02/356/2009, FEP-03/356/2009, FEP-04/356/2009, FEP-05/356/2009, FEP-06/356/2009 and FEP-07/356/2009. This report presents the environmental monitoring findings and information recorded during the period April 2014 to May 2014. The cut-off date of reporting is at 27<sup>th</sup> of each reporting month.

## Construction Activities for the Reported Period

- ii. During this reporting period, the major work activities for Contract no. HK/2009/01 included:
  - Demolition work of the existing Expo Drive East Bridge
  - Trench excavation at both northern and southern ends of existing Expo Drive East Bridge. Watermain laying and ducting works which including NWT, PCCW, WT&T and HGC. The remaining utilities diversion including HK Electric and Town gas.
  - Stage 1 tunnel blinding layer. Rebar fixing work and Bay 4 & 2 were to be cast. The
    overall programme of Stage 1 tunnel structure work. Excavation & fabrication at
    tunnel Stage 2 for the initial work of installation of 12m of 1st layer of the northern
    waling.
  - Installation of pre-bored H-piles at the HKCEC water channel by tunnel team.
  - Installation of pre-bored H-piles at the area adjacent to new temporary road by marine team.
  - Construction of D-wall for the remaining south D-wall panels at Stage 2. The last panel TW01.
  - Discharge cooling mainlaying works for BI, BG & BF. The outstanding pipes were laid over Expo Drive East northbound.
  - Saltwater mainlaying works for S8B. Works at Convention Avenue near Grand Hyatt hotel. The remaining works at Convention Avenue near Renaissance Harbour View hotel.
  - As the size of existing manhole was the same, proposal of omission of MH7.16 was submitted to the Engineer for consideration in order to facilitate the works and minimize the disturbance to the existing traffic. The remaining 5m sewage pipe to the upstream would be connected to the existing manhole.
  - Trimming works at Fairway was substantially completed. Self-check and IHS.
  - The removal work for abandoned equipment at lower portion of existing P3 & P4 pump houses. Pumping facilities was now arranging and those work at lower portion would be removed by saw cutting method by end of May 2014.
  - The removal work for abandoned equipment for existing P7 & P9 pump houses concurrent with pump house demolition.



- iii. During this reporting period, the major work activities for Contract no. HK/2009/02 included: Section III
  - Installation of street light ducting.
  - Installation of steel posts for the proposed covered walkway.
  - Modification of road junction between Expo Drive and Expo Drive East.

Sections IVA, IVB & IVC

- The backfilling works to cable trench at Ex-Pet Garden.
- The backfilling work at 8x8 pit.
- The backfilling works of cable relocation for cooling water pumping station.
- Equipment removal and demolition of existing P8 Cooling Water Pumping Station. Section V
- The wall and top slab of combined washout & inspection chamber at CHS8A 152m. The access shaft was later on casted.
- Defect rectification works and other outstanding ABWF Works in WSD Salt Water Pumping Station.

Marine Works at WCR2:

• Removal of marine mud for remaining reclamation at WCR2.

Work related to HHR Flyover Diversion (Stage 2):

- Erection of steel supporting frame for Bridge 3.
- Excavation for modification of D-Wall to support Bridge 2.
- Fabrication of temp bridges was in progress in fabrication yard in the Mainland China.

Demolition Works:

- Equipment removal and demolition of existing P8 Cooling Water Pumping Station at Ex-Pet Garden.
- Equipment removal at existing WSD Salt Water Pumping Station at Hung Hing Road.
- iv. During this reporting period, the major work activities for Contract no. HY/2009/15 included:
  - EVA construction at Eastern Breakwater
  - Reinstatement of Eastern Breakwater
  - De-silting Works at TPCWAW
  - Removal of Seawall Blocks at TS2
- v. During this reporting period, no major work activities for Contract no. HK/2010/06.
- vi. During this reporting period, the major work activities for Contract no. HY/2009/19 included:
  - Removal of strut at ELS
  - Removal of marine platform
  - Construction of Dolphin Cap
  - ELS, EVB and Cut & Cover Tunnel



Lam Geotechnics Limited

- Installation of dewatering well
- Laying of 1500φ pipe
- Launching of segments
- Extraction of temporary pile from marine section
- Construction of bridge TA1
- Pre-bored H-pile for Admin. Building
- U-beam installation
- Parapet construction
- Wing slab extension for segment
- Construction of TD bridge
- vii. During this reporting period, the major work activities for Contract no. HK/2012/08 included:
  - ELS for box culvert La at Lung King Street
  - Filling for seawall rock mound formation
  - Filling for reclamation
- viii. During this reporting period, the major work activities for Contract no. HY/2010/08.

## Noise Monitoring

- ix. No action and 2 limit level exceedances at M6 HK Baptist Church Henrietta Secondary School were recorded on 7 and 14 May 2014 in this reporting month. The exceedances were concluded as non-project related.
- Noise monitoring during daytime and restricted hour were conducted at the stations M1a, M2b,
   M3a, M4b, M5b and M6 on a weekly basis in the reporting month.

#### Real-time Noise Monitoring

- xi. As the land-based piling and filling works- DP3 at Tin Hau had been completed on 3 September 2012 and confirmed by RSS, the real-time noise monitoring results at FEHD Hong Kong Transport Section Whitfield Depot was excluded under EP-356/2009 since 28 November 2012.
- xii. The real-time noise monitoring at RTN2-Oil Street Community Liaison Centre has been relocated to City Garden Electric Centre (RTN2a- Electric Centre) on 5 Oct 2012, which is a representative of noise sensitive receiver- City Garden. The baseline noise level of RTN2a will adopt the results derived from the baseline noise monitoring conducted in Electric Centre from 4 December 2009 to 17 December 2009.
- xiii. 24-hour real time noise monitoring was conducted at RTN2a Hong Kong Electric Centre. No project related exceedance was recorded in the reporting month.



## Air Quality Monitoring

xiv. Due to electricity interruption, the following 24hr TSP monitoring events were rescheduled in the reporting month,

24hr TSP monitoring at CMA1b was rescheduled from 8, 14 and 20 to 9, 15 and 21 May 2014. 24hr TSP monitoring at CMA3a was rescheduled from 2 and 9 May 2014 to 3 and 10 May 2014.

- xv. Due to extension of site boundary by contractor of HY/2009/19, location of air monitoring station CMA1b Oil Street Community Liaison Centre has been finely adjusted on 21 April 2012.
- xvi. The location ID of air monitoring station CMA1b was updated as Oil Street Site Office in April 2013.
- xvii. 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring were conducted at CMA1b – Oil Street Site Office; CMA2a – Causeway Bay Community Center; CMA3a – CWB PRE Site Office Area; CMA4a – Society for the Prevention of Cruelty to Animals; CMA5a – Children Garden opposite to Pedestrian Plaza.

## Water Quality Monitoring

- xviii. Due to sealing of sampling point at water quality monitoring station P3 during ebb tide 21 May 2014, water quality monitoring at P3 during ebb tide were cancelled.
- xix. Due to sealing of sampling point at water quality monitoring station P3, P4 and P5 during ebb tide 23 May 2014, water quality monitoring at P3, P4 and P5 during ebb tide were cancelled.
- xx. Action and Limit level of water quality monitoring was transited from dry season to wet season from 1 April 2014.
- xxi. As advised by WDII RSS, the water quality monitoring for WSD21 pump station with respect to HK/2009/02 was switched over to the relocated location since 12 March 2014. According to the EM&A Manual, the water quality monitoring station WSD21 was relocated to station RW21-P789 and the water quality monitoring at station WSD21 was temporarily suspended since 12 March 2014.
- xxii. According to CWB RSS, oil dispersion at the culvert outfall location at SW corner of CBTS was observed on 6, 22, 24 and 28 Feb 2014. An ICC case (ICC ref: 2-92821253) regarding the above issue was lodged by CWB RSS team to request for follow-up action by relevant departments.
- XXIII. Oil dispersion at the culvert outfall location at Ex-Cargo handling area was observed on 28 Feb 2014 by CWB RSS. An ICC case (ICC ref: 2-125779508) regarding the above observation was lodged by CWB RSS team to request for follow-up action by relevant departments.
- xxiv. With respect to the commencement of marine dredging works under contract HY/2010/08. The respective water quality monitoring station C7 were associated with HY/2009/15 and HY/201008
- xxv. With respect to the commencement of marine dredging works under contract HK/2012/08. The respective water quality monitoring station WSD19, P1, P3, P4, and P5 were associated with Contract HK/2012/08 since September 2013.
- xxvi. With respect to the switching over of cooling water intake location, the water quality monitoring at the relocated intake station RW21-P789 under HK/2009/02 was commenced since 29 July 2013.



Lam Geotechnics Limited

- xxvii. Upon confirmation with WDII RSS and the IEC, water quality monitoring at relocated intakes monitoring location P1, P3, P4 and P5 were commenced since 24 April 2013 and WQM events at monitoring stations C2, C3, C4e and C4w were temporarily suspended since 22 April 2013.
- xxviii. WDII/RSS advised that the dredging works for submarine pipeline at Victoria Harbour had been completed in January 2012. Therefore, the concurrent dredging activities at Sewage Pipeline Zone and reclamation shoreline zone TCBR under the EP-356/2009 scenario 2B no longer exist. As such, with reference to Table 5.39 of the EIA Report for Wan Chai Development Phase II and Central-Wan Chai Bypass, the application of silt screen for cooling water intakes for Queensway Government Offices was suspended and the others were remains unchanged.
- xxix. Based on the joint inspection on 4 Jan 2012 for the NPR area, the 4-week water quality monitoring at WSD9, WSD10, WSD15, WSD17, C8, C9 to confirm no water deterioration with respect to NPR was commenced since 7 Jan 2012 and was completed on 6 Feb 2012 water quality monitoring.
- xxx. Water quality monitoring at WSD10 and WSD15 will be temporary suspended while water quality monitoring at WSD9 and WSD17 was implemented with respect to HK/2009/02 from 8 Feb 12 onwards;
- xxxi. Water quality monitoring at C8 and C9 have been implemented with respect to HY/2009/19 since the marine bore piling work started on 28 Jan 12.
- xxxii. As confirmed by CWB RSS, the marine pilling works under contract HY/2009/19 was confirmed completed by 4 March 2013. The water quality monitoring at the respective monitoring stations C8 and C9 were temporarily suspended since 30 March 2013.
- xxxiii. Due to the marine piling under Contract no. HY/2009/19 was completed on 4 March 2013, the temporary suspension of impact water quality monitoring at C8 and C9 from 4 March 2013 have been monitored for 4-week period after the completion of marine works to confirm no water deterioration.
- xxxiv. Based on the safety concern when external façade refurbishment was conducted by contractor employed by Provident Centre (C9) between 9 January 2012 to 30 July 2012 which caused to the inaccessibility of sampling either land and marine since 3 Feb 2012, there is a fine adjustment of the sampling location of water quality monitoring at C9 since 10 March 2012 to the closest accessible point prior to the completion of the external façade refurbishment work.
- xxxv. Due to the access of water monitoring station at WSD19 was blocked by LCSD construction works from 3 April 2012 to 2 May 2012 and lead to the inaccessibility of sampling either land and marine, there is a fine adjustment of the sampling point of WSD 19 since 5 April 2012 to the closest accessible point prior to the completion of the construction activities.
- xxxvi. Due to the dredging works for Cross Harbour Water Mains from Wan Chai to Tsim Sha Tsui-DP6 was completed on 26 March 2012, the temporary suspension of impact water quality monitoring at WSD7 and WSD20 after 27 April 2012 for the water quality monitoring at WSD7 and WSD20 have been monitored for 4-week period after the completion of DP6 to confirm no water deterioration.
- xxxvii. Water quality monitoring at 10 monitoring stations was conducted three days per week during the reporting period. The action and limit level exceedances of water quality monitoring are summarized in *<u>Table I</u>*.



	Water	Mid-flood				Mid-ebb							
Contract no.	Monitoring	D	0	Turb	oidity	S	S	D	0	Turb	oidity	S	S
	Station	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL
HK/2009/01	C1	0	0	0	0	0	0	0	0	0	0	0	0
	WSD19	0	0	0	0	0	1	0	0	0	0	0	0
	P1	0	0	0	0	0	0	0	0	0	0	0	0
HK/2012/08	P3	0	0	0	0	0	0	0	0	0	0	0	0
	P4	0	0	0	0	0	0	0	0	0	0	0	0
	P5	0	0	0	0	0	0	0	0	0	0	0	0
HK/2009/02 Monitoring started on 8 Feb 2012	WSD9	0	0	0	0	0	0	0	0	0	0	0	0
	WSD17	0	0	0	0	0	0	0	0	0	0	0	0
Monitoring started on 29 July 2013	RW21-P789	0	0	0	0	0	0	0	0	0	0	0	0
HY/2009/15 & HY/2010/08	C7	0	0	0	0	0	0	0	0	0	0	0	0
Total		0	0	0	0	0	1	0	0	0	0	0	0

#### Table I Summary of Water Quality Monitoring Exceedances in Reporting Month

Remarks: - The cessation of seawater intake operation for C6 was confirmed on 17 May 2011, the water monitoring at C6 was then terminated since 17 May 2011.

- WSD9 and WSD17 were implemented with respect to HK/2009/02 from 8 Feb 2012.
- 4-week water quality monitoring at WSD9, WSD10, WSD15, WSD17, C8 and C9 were completed on 6 Feb 2012.
- C8 and C9 were implemented with respect to HY/2009/19 from 28 Jan 2012.
- C8 & C9 was temporary suspended on 30 March 2013 due to the marine works for Contract no. HY/2009/19 had been completed on 4 March 2013
- WSD7 and WSD20 water quality monitoring were temporarily suspended from 27 Apr 2012.
- C2, C3 C4e and C4w water quality monitoring station was temporarily suspended since 24 Apr 2013
- C5e and C5w water quality monitoring station was temporarily suspended since 29 July 2013
- WSD21 water quality monitoring station was temporarily suspended since 12 March 2014
- xxxviii. Investigation found that the exceedances were not project-related. The details of the recorded exceedances can be referred to the **Section 6.4**.
- xxxix. Enhanced DO monitoring at 4 monitoring stations in Causeway Bay Typhoon Shelter and Ex-Public Cargo Works Area was conducted three days per week during the reporting period. The action and limit level exceedances of water quality monitoring are summarized in *Table II*.

Table IISummary of Enhanced Dissolved Oxygen Monitoring Exceedances in<br/>Reporting Month

			lood	Mid-ebb		
Contract no.	Water Monitoring Station	DO		D	00	
			LL	AL	LL	



		Mid-f	lood	Mid-ebb		
Contract no.	Water Monitoring Station	D	0	DO		
	Clation	AL	LL	AL	LL	
	C6	0	0	0	0	
HY/2009/15	C7	0	0	0	0	
111/2009/15	Ex-WPCWA SW	0	2	0	0	
	Ex-WPCWA SE		0			
	Total	0	4	0	0	

- xl. There were no action level exceedances and 4 limit level exceedances of enhanced dissolved oxygen recorded in this reporting month. Investigation found that the exceedances are not related to the Project works. The details of the recorded exceedances can be referred to the **Section 6.4**.
- xli. In response to the Condition 2.18 of the Environmental Permit no. EP-356/2009 requiring that a silt curtain / impermeable barrier system be installed to channel water discharge flow from Culvert L to locations outside the embayment area, a proposed replacement of the requirement with additional dissolved oxygen monitoring has been conducted at three monitoring stations, namely A, B and C between the eastern seawall of Central Reclamation Phase III and the HKCEC Extension since November 2011 under EP-356/2009 so that DO level between the eastern seawall of Central Reclamation Phase II and the HKCEC extension could be continuously monitored.
- xlii. With respect to the commencement of dredging works under HK/2012/08 and the installation of MTR precast protection unit, the enhanced water quality monitoring for Culvert L was temporarily suspended since 24 July 2013.

#### Complaints, Notifications of Summons and Successful Prosecutions

xliii. There was no environmental complaint received in this reporting month.

#### Site Inspections and Audit

xliv. The Environmental Team (ET) conducted weekly site inspections for Contract nos. HK/2009/01, HK/2009/02, HY/2009/15 HK/2010/06, HY/2009/19, HK/2012/08 and HY/2010/08 under EP no. EP-356/2009 in the reporting month. Major observations and recommendations made during the audit sessions were rectified by the Contractors. No non-conformance was identified during the site inspections.



## Future Key Issues

xlv. In coming reporting month, the principal work activities of individual contracts are anticipated as follows:

<u>Contract no. HK/2009/01 – Wan Chai Development Phase II – Central – Wanchai Bypass at</u> <u>HKCEC</u>

- The remaining utilities diversion work at the northern and southern ends of existing Expo Drive East Bridge. Meanwhile the demolition work of bridge except UU trough and the installation of pre-bored H-piles for box culvert.
- Stage 1 tunnel structure works for the remaining base slab construction at Bay 1 & Bay 3. The construction of middle wall and side wall at Bay 5 & 6.
- Construction of diaphragm wall in Stage 3 at East of HKCEC. The ground treatment and plant mobilization work.
- Installation of Stage 2 pre-bored H-piles at the HKCEC water channel . The remaining work would be the southern piles and those at exhaust duct.
- Installation of Stage 3 pre-bored H-piles adjacent to new temporary road. More space would become available for predrilling as concurrently the demolition and ground treatment work.
- Discharge cooling mainlaying works for BI, BG & BF and focused on Fleming Street near Renaissance Harbour View hotel. The overall programme including BF connection work.
- Sewer works at Fenwick Pier Street after confirmation of alignment.
- Remaining Saltwater mainlaying works would be night zones A4-2B and A4-2C near Renaissance Harbour View hotel.

# <u>Contract no. HK/2009/02 – Wan Chai Development Phase II – Central – Wan Chai Bypass at</u> <u>Wan Chai East</u>

Sections IVA, IVB & IVC:

• All outstanding works for P7, P8 and P9 Cooling Water Pumping Stations and trench backfilling adjacent to 8x8 pit.

## Section V:

- Replace the installed DN600 mild steel coupling for connection to the existing salt watermains at Hung Hing Road and subsequently cast the bend block prior to permanent road reinstatement.
- All outstanding ABWF works at WSD Salt Water Pumping Station.

Section VII:

- Backfilling to Tunnel Portion 1 for completing the Works at Area 7.
- Section VIIIA & VIIIB:
- All plumbing system including the connection with the existing water supplies system



in order to secure the Water Certificate (WWO46) from WSD.

- ABWF works at 1/F G.L.1-9 and 2/F of Ferry Pier and ready for handing over it to Star Ferry for commencing their fitting-out works.
- Installation of fender system.
- Testing & commissioning of both movable ramps and disabled lift for subsequent handing over to Star Ferry.
- Installation of seating base plates and steel frames and roof canopy cladding installation.
- Excavation and complete 50% of capping beam construction along the bulkhead wall at Tunnel Portion 2 (GL7-17)

Section XI:

- Removal of existing equipment for the existing WSD Salt Water Pumping Station
- Remaining reclamation at WCR2 along the existing seawall.

# <u>Contract no. HY/2009/15 – Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon</u> <u>Shelter Section)</u>

- EVA construction at Eastern Breakwater
- Reinstatement of Eastern Breakwater
- Removal of Seawall Blocks at TS2, TPCWAE & TS4
- Demolition of D-Wall at TS2, TPCWAE &TS4

## <u>Contract no. HK/2010/06 – Wan Chai Development Phase II – Central – Wan Chai Bypass</u> over MTR Tsuen Wan Line

• Nil

## Contract no. HY/2009/19- Wan Chai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link

- Removal of strut at ELS
- Construction of Dolphin Cap
- ELS, EVB and Cut & Cover Tunnel
- Laying of 1500¢ pipe
- Launching of segments
- Extraction of temporary pile from marine section
- Construction of bridge TA1
- Pre-bored H-pile for Admin. Building
- U-beam installation
- Parapet construction
- Wing slab extension for segment
- Construction of TD bridge



<u>Contract no. HK/2012/08 – Wan Chai Development Phase II – Central- Wan Chai Bypass at</u> <u>Wan Chai West</u>

- ELS for box culvert La at Lung King Street
- Filling for seawall rock mound formation
- Filling for reclamation

Contract no. HY/2010/08 – Central - Wan Chai Bypass (CWB) – Tunnel (Slip Road 8)

• Dredging works (works commence subject to handover from other Contract)



Lam Geotechnics Limited

## 1 Introduction

## 1.1 Scope of the Report

- 1.1.1. Lam Geotechnics Limited (LGL) has been appointed to work as the Environmental Team (ET) under Environmental Permit no. EP-356/2009 and Further Environmental permit nos. FEP-02/356/2009, FEP-03/356/2009, FEP-04/356/2009, FEP-05/356/2009, FEP-06/356/2009 and FEP-07/356/2009 to implement the Environmental Monitoring and Audit (EM&A) programme as stipulated in the EM&A Manual of the approved Environmental Impact Assessment (EIA) Report for Wan Chai Development phase II and Central-Wan Chai Bypass (Register No.: AEIAR-125/2008) and in the EM&A Manual of the approved EIA Report for Central-Wan Chai Bypass and Island Eastern Corridor Link (Register No. AEIAR-014/2001).
- 1.1.2. This report presents the environmental monitoring and auditing work carried out in accordance to the Section 10.3 of EM&A Manual and "*Environmental Monitoring and Audit Requirements*" under Particular Specification Section 27.
- 1.1.3. This report documents the finding of EM&A works for Environmental Permit no. EP-356/2009, Further Environmental Permit no. FEP-02/356/2009, FEP-03/356/2009, FEP-04/356/2009, FEP-05/356/2009, FEP-06/356/2009 and FEP-07/356/2009 during the period of March 2014 to April 2014. The cut-off date of reporting is at 27<sup>th</sup> of each reporting month.

## 1.2 Structure of the Report

- **Section 1** *Introduction* details the scope and structure of the report.
- Section 2 *Project Background* summarizes background and scope of the project, site description, project organization and contact details of key personnel during the reporting period.
- **Section 3** *Status of Regulatory Compliance* summarizes the status of valid Environmental Permits / Licenses during the reporting period.
- Section 4 *Monitoring Requirements* summarizes all monitoring parameters, monitoring methodology and equipment, monitoring locations, monitoring frequency, criteria and respective event and action plan and monitoring programmes.
- **Section 5** *Monitoring Results* summarizes the monitoring results obtained in the reporting period.
- Section 6 Compliance Audit summarizes the auditing of monitoring results, all exceedances environmental parameters.
- Section 7 *Cumulative Construction Impact due to the Concurrent Projects* summarizes the relevant cumulative construction impact due to the concurrent activities of the concurrent Projects.



- **Section 8** *Site Inspection* summarizes the findings of weekly site inspections undertaken within the reporting period, with a review of any relevant follow-up actions within the reporting period.
- Section 9 *Complaints, Notification of summons and Prosecution* summarizes the cumulative statistics on complaints, notification of summons and prosecution
- Section 10 Conclusion



## 2 Project Background

## 2.1 Background

- 2.1.1. "Wan Chai Development phase II and Central-Wan Chai Bypass" and "Central-Wan Chai Bypass and Island Eastern Corridor Link" (hereafter called "the Project") are Designed Project (DP) under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). The Environmental Impact Assessment (EIA) Reports for Central-Wan Chai Bypass and Island Eastern Corridor Link (Register No. AEIAR-041/2001) and Wan Chai Development phase II and Central-Wan Chai Bypass (Register No.: AEIAR-125/2008) have been approved on 31 August 2001 and 11 December 2008 respectively.
- 2.1.2. The key purpose of Wan Chai Development Phase II (WDII) is to provide land at Wan Chai North and North Point for construction of the Central-Wan Chai Bypass and Island Eastern Corridor Link (CWB). Land formed under the project will be developed as a world-class waterfront promenade joining that at the new Central waterfront for public enjoyment.
- 2.1.3. There is a compelling and present need for the CWB to provide relief to the very congested east-west Connaught Road Central/Harcourt Road / Gloucester Road Corridor (the Corridor) which is currently operating beyond its capacity. The CWB will provide relief to the existing congestion along the Corridor and cater for the anticipated growth of traffic on Hong Kong Island. Without the CWB and its access roads, there will not be sufficient capacity to serve the heavy traffic demands at both strategic and local levels.

## 2.2 Scope of the Project and Site Description

- 2.2.1. The Project is located mainly in Wan Chai North, Causeway Bay and North Point, and is demarcated by Gloucester Road and Victoria Park Road to the south, Fenwick Pier Street to the west and Tong Shui Road Interchange to the east, as shown in *Figure 2.1*.
- 2.2.2. The study area encompasses existing developments along the Wan Chai, Causeway Bay and North Point shorelines. Major land uses include the Hong Kong Convention & Exhibition Centre (HKCEC) Extension, the Wan Chai Ferry Pier, the ex-Wan Chai Public Cargo Working Area (ex-PCWA), the Royal Hong Kong Yacht Club (RHKYC), the Police Officers' Club, the Causeway Bay Typhoon Shelter (CBTS) and commercial and residential developments.
- 2.2.3. The scope of the Project comprises:
  - Land formation for key transport infrastructure and facilities, including the Trunk Road (i.e. CWB) and the associated slip roads for connection to the Trunk Road and for through traffic from Central to Wan Chai and Causeway Bay. The land formed for the above transport infrastructure will provide opportunities for the development of an attractive waterfront promenade for the enjoyment of the public
  - Reprovisioning / protection of the existing facilities and structures affected by the land formation works mentioned above
  - Extension, modification, reprovisioning or protection of existing storm water drainage outfalls, sewerage outfalls and watermains affected by the revised land use and land formation works mentioned above



- Upgrading of hinterland storm water drainage system and sewerage system, which would be rendered insufficient by the land formation works mentioned above
- Provision of the ground level roads, flyovers, footbridges, necessary transport facilities and the associated utility services
- Construction of the new waterfront promenade, landscape works and the associated utility services
- The Trunk Road (i.e. CWB) within the study area and the associated slip roads for connection to the Trunk Road.
- 2.2.4. The project also contains various Schedule 2 DPs that, under the EIAO, require Environmental Permits (Eps) to be granted by the DEP before they may be either constructed or operated. *Table 2.1* summarises the five individual DPs under this Project. <u>Figure 2.1</u> shows the locations of these Schedule 2 DPs.

Item	Designated Project	EIAO Reference	Reason for inclusion
DP1	Central-Wanchai Bypass (CWB) including its road tunnel and slip roads	Schedule 2, Part I, A.1 and A.7	Trunk road and road tunnel more than 800 m in length
DP2	Road P2 and other roads which are classified as primary/district distributor roads	Schedule 2, Part I, A.1	Primary / district distributor roads
DP3	Reclamation works including associated dredging works	Schedule 2, Part I, C.1 and C.12	Reclamation more than 5 ha in size and a dredging operation less than 100 m from a seawater intake point
DP5	Wan Chai East Sewage Outfall	Schedule 2, Part I, F.5 and F.6	Submarine sewage pipelines with a total diameter more than 1,200 mm and include a submarine sewage outfall
DP6	Dredging for the Cross-harbour Water Mains from Wan Chai to Tsim Sha Tsui	Schedule 2, Part I, C.12	A dredging operation less than 100 m from a seawater intake point

 Table 2.1
 Schedule 2 Designated Projects under this Project

## 2.3 Division of the Project Responsibility

- 2.3.1. Due to the multi-contract nature of the Project, there are a number of contracts sub-dividing the whole works area into different work areas to be commenced. Contractors of individual contracts will be required by the EP holder to apply Further Environmental Permits (FEP) such that the impact monitoring stations are sub-divided accordingly to facilitate the implementation of EM&A programme and to streamline the EM&A reporting for individual FEP holders correspondingly.
- 2.3.2. The details of individual contracts are summarized in *Table 2.2*.



Contract No.	Contract Title	Associated DP(s)	Construction Commencement Date	
HK/2009/01	Wan Chai Development Phase II –	DP3, DP6	23 July 2010	
Central –Wanchai Bypass at Hong Kong Convention and Exhibition Centre		DP1, DP2	25 August 2011	
HK/2009/02	Wan Chai Development Phase II –	DP3, DP5	5 July 2010	
	Central – Wan Chai Bypass at WanChai East	DP1	26 April 2011	
HY/2009/11	Wan Chai Development Phase II and Central – Wan Chai Bypass – North Point Reclamation	DP3	17 March 2010 (Completed)	
HY/2009/15	Central-Wanchai Bypass – Tunnel	DP3	10 November 2010	
	(Causeway Bay Typhoon Shelter Section) DF		13 July 2011	
HK/2010/06	Wan Chai Development Phase II-Central-Wan Chai Bypass over MTR Tsuen Wan Line	DP3	22 March 2011	
04/HY/2006	Reconstruction of Bus Terminus near Man Yiu Street and Man Kwong Street	DP1	September 2010 (Completed)	
HY/2009/17	Central – Wan Chai Bypass (CWB) at FEHD Whitfield Depot – Advanced piling works.	DP1	5 October 2010 (Completed)	
HY/2009/18	Central – Wan Chai Bypass (CWB) – Central Interchange	DP1	21 April 2011	
HY/2009/19	Central – Wanchai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link	DP1	24 March 2011	
HK/2012/08	Wan Chai Development Phase II Central- Wan Chai Bypass at Wan Chai West	DP1,DP2, DP3	5 March 2013	
HY/2010/08	Central- Wanchai Bypass Tunnel – Tunnel (Slip Road 8)	DP1, DP2, DP3	21 March 2013	

Table 2.2 Details of	Individual Contr	acts under the Project

## 2.4 **Project Organization and Contact Personnel**

- 2.4.1. Civil Engineering and Development Department and Highways Department are the overall project controllers for the Wan Chai Development Phase II and Central-Wan Chai Bypass respectively. For the construction phase of the Project, Project Engineer, Contractor(s), Environmental Team and Independent Environmental Checker are appointed to manage and control environmental issues.
- 2.4.2. The proposed project organization and lines of communication with respect to environmental protection works are shown in *Figure 2.2.* Key personnel and contact particulars are summarized in *Table 2.3*:

 Table 2.3 Contact Details of Key Personnel

Party	Role	Post	Name	Contact No.	Contact Fax
-------	------	------	------	----------------	----------------



Party	Role	Post	Name	Contact No.	Contact Fax
AECOM	Engineer's Representative for WDII	Principal Resident Engineer	Mr. Frankie Fan	2587 1778	2587 1877
	Engineer's Representative for CWB	Principal Resident Engineer	Mr. Peter Poon	3912 3388	3912 3010
Chun Wo – Leader Joint	Contractor under Contract no. HK/2009/01	Joint Venture Board Representative	Mr. Simon Liu	9304 8355	2587 1878
Venture		Deputy Site Agent	Mr Andy Yu	9648 4896	
		Construction Manager	Mr Terry Wong	9757 9846	
		Construction Manager	Mr. Wyman Wong	9627 2467	
		Construction Manager	Mr Kenneth Chan	9160 3850	
		Assistant Environmental Engineer	Miss. Connie Chan	6157 7057	
		Environmental Supervisor	Stanley Chan	9047 6148	
CRGL Contract no.		Project Manager	Mr. Alfred Leung	3658-3022	2827 9996
Joint Venture	HK/2009/02	Quality & Environmental Manager	Mr. C.P. Ho	9191 8856	
China	Contractor under	Project Director	K C Cheung	3557 6399	2566 2192
State Constructi on Engineerin g (HK) Ltd.	Contract no. HY/2009/15	Site Manager	J H Chen	3557 6368	
		Contractor's Representative	Andrew Wong	3557 6358	
		Head of Construction Manager	Roger Cheung	3557 6371	
		Senior Construction Manager	Gene Cheung	3557 6395	
		Environmental Officer	Andy Mak	3557 6347	
Gammon	Contractor under	Project Manager	Mr. Paul Lui	9095 7922	2529 2880
-Leader JV	Contract no. HK/2010/06	Site Agent	Mr. Eric Yip	2529 2068	
		Environmental Officer	Clement Pang	9735 9200	
		Environmental Supervisor	Jacky Cheung	9779 2292	



Party	Role	Post	Name	Contact No.	Contact Fax
Chun Wo – CRGL –	Contractor under Contract no.	Project Manager	Mr. Rayland Lee	3758 8879	
MBEC_ Joint	HY/2009/19	Site Agent	Mr. Eric Yip	252902068	
Venture		Environmental Engineer	Mr. Calvin Leung	9286 9208	
		Environmental Manager /	Mr. M.H. Isa	9884 0810	
		Environmental Officer			
		Construction Manager (Marine)	William Luk	9610 1101	
		Construction Manager (Land)	Patrick Cheung	9643 3012	
		Construction Manager (Land)	Eric Fong	6191 9337	
		Operation Manager (Land)	Yung Kwok Wah	9834 1010	
China	Contractor under Contract no. HK/2012/08	Project Director	Andrew Tse	9137 1811	2877 1522
State- Leader JV		Project Manager	Victor Wu	9193 8871	_
		Deputy Project Manager	George Cheung	9268 1918	
		Site Agent	Paul Lui	9095 7922	
		Environmental Officer	James Ma	9130 9549	
		Environmental Supervisor	Ching Man, Chan	6050 4919	
China State	Contractor under Contract no. HY/2010/08	Project Director	Cheung Kit Cheung	3557 6399	2566 8061
		Project Manager	Chan Ying Lun	9812 0592	
		Deputy Project Manager	Chris Leung	3467 4299	
		Site Agent	Dave Chan	3467 4277	
		Environmental Officer	C.M. Wong	3557 6464	
		Environmental Supervisor	Louis Lam Tsz Kwan	3557 6470	
ENVIRON Hong Kong Limited	Independent Environmental Checker (IEC)	Independent Environmental Checker (IEC)	Mr. David Yeung	3465 2888	3465 2899
Lam Geotechni cs Limited	Environmental Team (ET)	Environmental Team Leader (ETL)	Mr. Raymond Dai	2882 3939	2882 3331



- 2.4.3. For Contract no. HK/2009/01, the principal work activities in this reporting month included:
  - Demolition work of the existing Expo Drive East Bridge
  - Trench excavation at both northern and southern ends of existing Expo Drive East Bridge. Watermain laying and ducting works which including NWT, PCCW, WT&T and HGC. The remaining utilities diversion including HK Electric and Town gas.
  - Stage 1 tunnel blinding layer. Rebar fixing work and Bay 4 & 2 were to be cast. The overall programme of Stage 1 tunnel structure work. Excavation & fabrication at tunnel Stage 2 for the initial work of installation of 12m of 1st layer of the northern waling.
  - Installation of pre-bored H-piles at the HKCEC water channel by tunnel team.
  - Installation of pre-bored H-piles at the area adjacent to new temporary road by marine team.
  - Construction of D-wall for the remaining south D-wall panels at Stage 2. The last panel TW01.
  - Discharge cooling mainlaying works for BI, BG & BF. The outstanding pipes were laid over Expo Drive East northbound.
  - Saltwater mainlaying works for S8B. Works at Convention Avenue near Grand Hyatt hotel. The remaining works at Convention Avenue near Renaissance Harbour View hotel.
  - As the size of existing manhole was the same, proposal of omission of MH7.16 was submitted to the Engineer for consideration in order to facilitate the works and minimize the disturbance to the existing traffic. The remaining 5m sewage pipe to the upstream would be connected to the existing manhole.
  - Trimming works at Fairway was substantially completed. Self-check and IHS.
  - The removal work for abandoned equipment at lower portion of existing P3 & P4 pump houses. Pumping facilities was now arranging and those work at lower portion would be removed by saw cutting method by end of May 2014.
  - The removal work for abandoned equipment for existing P7 & P9 pump houses concurrent with pump house demolition.
- 2.4.4. For Contract no. HK/2009/02, the principal work activities in this reporting month included:

Section III

- Installation of street light ducting.
- Installation of steel posts for the proposed covered walkway.
- Modification of road junction between Expo Drive and Expo Drive East.

Sections IVA, IVB & IVC

- The backfilling works to cable trench at Ex-Pet Garden.
- The backfilling work at 8x8 pit.



• The backfilling works of cable relocation for cooling water pumping station.

Equipment removal and demolition of existing P8 Cooling Water Pumping Station.
 Section V

- The wall and top slab of combined washout & inspection chamber at CHS8A 152m. The access shaft was later on casted.
- Defect rectification works and other outstanding ABWF Works in WSD Salt Water Pumping Station.

Marine Works at WCR2:

Removal of marine mud for remaining reclamation at WCR2.

Work related to HHR Flyover Diversion (Stage 2):

- Erection of steel supporting frame for Bridge 3.
- Excavation for modification of D-Wall to support Bridge 2.
- Fabrication of temp bridges was in progress in fabrication yard in the Mainland China.

Demolition Works:

- Equipment removal and demolition of existing P8 Cooling Water Pumping Station at Ex-Pet Garden.
- Equipment removal at existing WSD Salt Water Pumping Station at Hung Hing Road.
- 2.4.5. For Contract no. HY/2009/15, the principal work activities in this reporting month included:
  - EVA construction at Eastern Breakwater
  - Reinstatement of Eastern Breakwater
  - De-silting Works at TPCWAW
  - Removal of Seawall Blocks at TS2
- 2.4.6. For Contract no. HK/2010/06, no principal work activities in this reporting month.
- 2.4.7. For Contract no. HY/2009/19, the principal work activity in this reporting month included:
  - Removal of strut at ELS
  - Removal of marine platform
  - Construction of Dolphin Cap
  - ELS, EVB and Cut & Cover Tunnel
  - Installation of dewatering well
  - Laying of 1500 \$\phi pipe
  - Launching of segments
  - Extraction of temporary pile from marine section
  - Construction of bridge TA1
  - Pre-bored H-pile for Admin. Building
  - U-beam installation




Lam Geotechnics Limited

- Parapet construction
- Wing slab extension for segment
- Construction of TD bridge
- 2.4.8. For Contract no. HK/2012/08, the principal work activity in this reporting month included:
  - ELS for box culvert La at Lung King Street
  - Filling for seawall rock mound formation
  - Filling for reclamation
- 2.4.9. For Contract no. HY/2010/08, no principal work activities this reporting month.
- 2.4.10. In coming reporting month, the principal work activities of individual contracts are anticipated as follows:

# <u>Contract no. HK/2009/01 – Wan Chai Development Phase II – Central – Wanchai Bypass at</u> <u>HKCEC</u>

- The remaining utilities diversion work at the northern and southern ends of existing Expo Drive East Bridge. Meanwhile the demolition work of bridge except UU trough and the installation of pre-bored H-piles for box culvert.
- Stage 1 tunnel structure works for the remaining base slab construction at Bay 1 & Bay 3. The construction of middle wall and side wall at Bay 5 & 6.
- Construction of diaphragm wall in Stage 3 at East of HKCEC. The ground treatment and plant mobilization work.
- Installation of Stage 2 pre-bored H-piles at the HKCEC water channel . The remaining work would be the southern piles and those at exhaust duct.
- Installation of Stage 3 pre-bored H-piles adjacent to new temporary road. More space would become available for predrilling as concurrently the demolition and ground treatment work.
- Discharge cooling mainlaying works for BI, BG & BF and focused on Fleming Street near Renaissance Harbour View hotel. The overall programme including BF connection work.
- Sewer works at Fenwick Pier Street after confirmation of alignment.
- Remaining Saltwater mainlaying works would be night zones A4-2B and A4-2C near Renaissance Harbour View hotel..



Contract no. HK/2009/02 - Wan Chai Development Phase II - Central - Wan Chai Bypass at Wan Chai East

Sections IVA, IVB & IVC:

All outstanding works for P7, P8 and P9 Cooling Water Pumping Stations and trench backfilling adjacent to 8x8 pit.

Section V:

- Replace the installed DN600 mild steel coupling for connection to the existing salt watermains at Hung Hing Road and subsequently cast the bend block prior to permanent road reinstatement.
- All outstanding ABWF works at WSD Salt Water Pumping Station.

Section VII:

Backfilling to Tunnel Portion 1 for completing the Works at Area 7.

Section VIIIA & VIIIB:

- All plumbing system including the connection with the existing water supplies system in order to secure the Water Certificate (WWO46) from WSD.
- ABWF works at 1/F G.L.1-9 and 2/F of Ferry Pier and ready for handing over it to Star Ferry for commencing their fitting-out works.
- Installation of fender system.
- Testing & commissioning of both movable ramps and disabled lift for subsequent handing over to Star Ferry.
- Installation of seating base plates and steel frames and roof canopy cladding installation.
- Excavation and complete 50% of capping beam construction along the bulkhead wall at Tunnel Portion 2 (GL7-17)

Section XI:

- Removal of existing equipment for the existing WSD Salt Water Pumping Station
- Remaining reclamation at WCR2 along the existing seawall.

Contract no. HY/2009/15 - Central-Wanchai Bypass - Tunnel (Causeway Bay Typhoon Shelter Section)

- EVA construction at Eastern Breakwater
- Reinstatement of Eastern Breakwater
- Removal of Seawall Blocks at TS2, TPCWAE & TS4
- Demolition of D-Wall at TS2, TPCWAE &TS4

Contract no. HK/2010/06 – Wan Chai Development Phase II – Central – Wan Chai Bypass over MTR Tsuen Wan Line

Nil •

Contract no. HY/2009/19- Wan Chai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link

- Removal of strut at ELS
- Construction of Dolphin Cap
- ELS, EVB and Cut & Cover Tunnel
- Laying of 1500 \$\phi\$ pipe
- Launching of segments
- Extraction of temporary pile from marine section
- Construction of bridge TA1
- Pre-bored H-pile for Admin. Building
- U-beam installation
- Parapet construction
- Wing slab extension for segment
- Construction of TD bridge

<u>Contract no. HK/2012/08 – Wan Chai Development Phase II – Central- Wan Chai Bypass at</u> <u>Wan Chai West</u>

- ELS for box culvert La at Lung King Street
- Filling for seawall rock mound formation
- Filling for reclamation

## Contract no. HY/2010/08 – Central - Wan Chai Bypass (CWB) – Tunnel (Slip Road 8)

• Dredging works (works commence subject to handover from other Contract)



## 3 Status of Regulatory Compliance

#### 3.1 Status of Environmental Licensing and Permitting under the Project

3.1.1. A summary of the current status on licences and/or permits on environmental protection pertinent to the Project is shown in *Table 3.1*.

# Table 3.1 Summary of the current status on licences and/or permits on environmental protection pertinent to the Project

Permits and/or Licences	Reference No.	Issued Date	Status
Environmental Permit	EP-356/2009	30 Jul 2009	Valid
Environmental Permit	EP-364/2009/A	4 Aug 2010	Superseded
Environmental Permit	EP-364/2009/B	20 Sep 2012	Valid
Environmental Permit	EP-364/2009	17 Aug 2009	Superseded
Environmental Permit	EP-376/2009	13 Nov 2010	Valid
Further Environmental Permit	FEP-01/356/2009	18 Feb 2010	Surrendered
Further Environmental Permit	FEP-02/356/2009	24 Mar 2010	Valid
Further Environmental Permit	FEP-03/356/2009	24 Mar 2010	Valid
Further Environmental Permit	FEP-04/356/2009	22 Nov 2010	Valid
Further Environmental Permit	FEP-05/356/2009	24 Mar 2011	Valid
Further Environmental Permit	FEP-01/364/2009	24 Mar 2010	Valid
Further Environmental Permit	FEP-02/364/2009	21 Apr 2010	Valid
Further Environmental Permit	FEP-03/364/2009	12 Jul 2010	Surrendered
Further Environmental Permit	FEP-04/364/2009/A	14 Oct 2010	Surrendered
Further Environmental Permit	FEP-05/364/2009/A	15 Nov 2010	Valid
Further Environmental Permit	FEP-06/364/2009/A	22 Nov 2010	Valid
Further Environmental Permit	FEP-07/364/2009/B	20 Sep 2012	Valid
Further Environmental Permit	FEP-08/364/2009/A	15 Jun 2012	Valid
Further Environmental Permit	FEP-06/356/2009	5 Mar 2013	Valid
Further Environmental Permit	FEP-07/356/2009	26 July 2013	Valid
Further Environmental Permit	FEP-10/364/2009/B	26 July 2013	Valid

3.1.2. Due to the multi-contract nature of the Project, the status of permits and/or licences under the individual contract(s) are presented as below:



<u>Contract no. HK/2009/01 – Wan Chai Development Phase II – Central – Wanchai Bypass at HKCEC</u>

3.1.3. Summary of the current status on licences and/or permits on environmental protection pertinent and submission for contract no. HK/2009/01 under FEP-02/356/2009 are shown in *Table 3.4* and *Table 3.5*.

Table 3.4 Cumulative Summary of Valid Licences and Permits under Contract no.
HK/2009/01

				-
Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Further Environmental Permit	FEP-02/356/2009	24 Mar 2010	N/A	Valid
	FEP-02/364/2009	21 Apr 2010	N/A	Valid
Notification of Works Under APCO	313088	06 Jan 2010	N/A	Valid
Construction Noise Permit (CNP) for non-piling equipment	GW-RS1211-13	4 Nov 2013	09 Nov 2013 to 08 May 2014	Expired
	GW-RS1246-13	8 Nov 2013	10 Nov 2013 to 07 May 2014	Expired
	GW-RS1265-13	14 Nov 2013	16 Nov 2013 to 12 May 2014	Expired
	GW-RS-1270-13	13 Nov 2013	14 Nov 2013 to 13 May 2014	Expired
	GW-RS1324-13	19 Nov 2013	22 Nov 2013 to 18 May 2014	Expired
	GW-RS1374-13	2 Dec 2013	3 Dec 2013 to 2 Jun 2014	Cancelled
	GW-RS1433-13	20 Dec 2013	21 Dec 2013 to 20 Jun 2014	Valid
	GW-RS1450-13	20 Dec 2013	22 Dec 2013 to 19 June 2014	Valid
	GW-RS0111-14	11 Feb 2013	15 Feb 2014 to 14 August 2014	Valid
	GW-RS0200-14	18 Mar 2014	21 Mar 2014 to 15 Sept 2014	Valid



Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
	GW-RS0317-14	7 Apr 2014	8 Apr 2014 to 7 Oct 2014	Valid
	GW-RS0362-14	17 Apr 2014	20 Apr 2014 to 8 Oct 2014	Valid
	GW-RS0381-14	8 Apr 2014	9 May 2014 to 11 Nov 2014	Valid
	GW-RS0435-14	30 Apr 2014	13 May 2014 to 12 Nov 2014	Valid
	GW-RS0437-14	7 May 2014	8 May 2014 to 7 Nov 2014	Valid
	GW-RS0451-14	5 May 2014	12 May 2014 to 11 Nov 2014	Valid
	GW-RS0462-14	17 Apr 2014	18 Apr 2014 to 17 Oct 2014	Valid
	GW-RS0498-14	22 May 2014	24 May 2014 to 22 Nov 2014	Valid
Discharge Licence	WT00006220-2010	18 Mar 2010	31 Mar 2015	Valid
	WT00009641-2011	24 Jul 2011	31 Jul 2016	Valid
	WT00018110-2014	6 Jan 2014	31 Mar 2015	Valid
Billing account under Waste Disposal Ordinance	7010069	21 Jan 2010	N/A	Valid
Registration as a Chemical Waste Producer	WPN5213-134-C3585-01	21 Jan 2010	N/A	Valid



Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Dumping Permit (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal)	EP/MD/14-010	24 Apr 2014	01 Jun 2014 to 30 June 2014	Valid

# Table 3.5 Summary of submission status under FEP-02/356/2009 Condition

EP Condition	Submission	Date of Submission
Condition 2.6	Management Organization of Main Construction Companies	13 Apr 2010
Condition 2.7	Works Schedule and Location Plan	8 Apr 2010
	Silt Curtain Deployment Plan (Rev. 5)	24 Aug 2012
Condition 2.8	Silt Curtain Deployment Plan (Rev. 4)	12 July 2012
Condition 2.8	Silt Curtain Deployment Plan (Rev. 3)	27 June 2012
	Silt Curtain Deployment Plan	19 Apr 2010
	Silt Screen Deployment Plan (Rev.5)	24 Jul 2013
Condition 2.9	Silt Screen Deployment Plan (Rev.4)	15 Nov 2012
	Silt Screen Deployment Plan	19 Apr 2010
	Supplementary Document on Silt Curtain and Silt Screen Deployment Plan	19 Jul 2010
Conditions 2.8 and 2.9	Report on Field Testing for Silt Curtain	26 Aug 2010
	Report on Field Testing for Silt Curtain (Rev. A)	15 Nov 2010
Condition 2.12(d)	Alternative Proposal on Concurrent Dredging for Sewage Pipeline and Cross Harbour Water Mains	15 Apr 2011
Condition 2.17	Noise Management Plan	23 Apr 2010
Condition 2.18	Landscape Plan (Erection of Decorative Screen Hoarding along Construction Site around Hong Kong Exhibition and Convention Centre)	15 May 2010
	Landscape Plan (Night-time Lighting)	22 Oct 2010
	Landscape Plan (Rev. B)	15 Nov 2010
Condition 1.12	Notification of Commencement Date	20 Jun 2011
Condition 2.6 to 2.8	Management Organization, Works Schedule and Location Plan	18 May 2011



EP Condition	ondition Submission	
Condition 2.9	Silt Screen Deployment Plan	10 Jun 2011
Condition 2.18	Landscape Plan	31 Oct 2013

<u>Contract no. HK/2009/02 – Wan Chai Development Phase II – Central – Wan Chai Bypass at</u> <u>WanChai East</u>

3.1.4. Summary of the current status on licences and/or permits on environmental protection pertinent and submission for contract no. HK/2009/02 under FEP-03/356/2009 are shown in *Table 3.6* and *Table 3.7*.

Table 3.6 Cumulative Summary of Valid Licences and Permits under Contract no.HK/2009/02

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Further Environmental Permit	FEP-03/356/2009	24 Mar 2010	N/A	Valid
	FEP-01/364/2009	24 Mar 2010	N/A	Valid
Notification of Works Under APCO	313962	2 Feb 2010	N/A	Valid
	GW-RS1197-13	4 Nov 2013	10 Nov 2013 to 9 May 2014	Expired
	GW-RS1254-13	12 Nov 2013	17 Nov 2013 to 16 May 2014	Expired
	GW-RS1256-13	12 Nov 2013	22 Nov 2013 to 21 May 2014	Expired
	GW-RS1240-13	7 Nov 2013	28 Nov 2013 to 27 May 2014	Expired
	GW-RE1199-13	6 Nov 2013	30 Nov 2013 to 29 May 2014	Expired
	GW-RS1258-13	12 Nov 2013	17 Nov 2013 to 6 May 2014	Expired
Construction Noise Permit	GW-RS1261-13	12 Nov 2013	13 Nov 2013 to 6 May 2014	Expired
(CNP) for non-piling equipment	GW-RS1325-13	27 Nov 2013	30 Nov 2013 to 29 May 2014	Expired
	GW-RS1337-13	27 Nov 2013	29 Nov 2013 to 26 May 2014	Expired
	GW-RS1466-13	24 Dec 2013	17 Jan 2014 to 16 July 2014	Valid
	GW-RS1458-13	24 Dec 2013	2 Jan 2014 to 1 July 2014	Valid
	GW-RS0067-14	29 Jan 2014	15 Feb 2014 to 14 Aug 2014	Valid
	GW-RS0112-14	13 Jan 2014	16 Feb 2014 to 13 Aug 2014	Valid
	GW-RS0161-14	7/3/2014	11 Mar 2014 to 10 Sep 2014	Valid



Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
	GW-RS0162-14	7/3/2014	20 Mar 2014 to 19 Sep 2014	Valid
	GW-RS0233-14	21/3/2014	25 Mar 2014 to 24 Sep 2014	Valid
	GW-RS0269-14	28/3/2014	7 Apr 2014 to 6 Oct 2014	Valid
	GW-RS0319-14	7/4/2014	18 Apr 2014 to 17 Oct 2014	Valid
	GW-RS0407-14	25/4/2014	28 Apr 2014 to 16 Oct 2014	Valid
	GW-RS0421-14	30/4/2014	30 Apr 2014 to 15 Oct 2014	Valid
	GW-RS0460-14	9/5/2014	10 May 2014 to 9 Nov 2014	Valid
	GW-RS0491-14	16/5/2014	17 May 2014 to 16 Nov 2014	Valid
	GW-RS0494-14	16/5/2014	22 May 2014 to 21 Nov 2014	Valid
	GW-RS0482-14	13/5/2014	14 May 2014 to 6 Nov 2014	Valid
	GW-RS0461-14	9/5/2014	10 May 2014 to 9 Nov 2014	Valid
	GW-RS0422-14	30/4/2014	2 May 2014 to 16 Oct 2014	Valid
	GW-RS0515-14	26/5/2014	29 May 2014 to 25 Nov 2014	Valid
	WT00006249-2010	22 Mar 2010	31 Mar 2015	Valid
	WT00006436-2010	15 Apr 2010	30 Apr 2015	Valid
	WT00006673-2010	14 May 2010	31 Mar 2015	Cancelled
Discharge Licence	WT00006757-2010	28 May 2010	31 May 2015	Valid
	WT00007129-2010	28 July 2010	31 Jul 2015	Valid
	WT00008982-2011	26 Apr 2011	30 April 2016	Valid
	WT00009691-2011	1 Aug 2011	31 July 2016	Valid
Billing Account under Waste Disposal Ordinance (Land)	7010255	10 Feb 2010	N/A	Valid
Billing Account under Waste Disposal Ordinance (Marine)	7011496	6 Oct 2010	N/A	Valid
Registration as Chemical Waste Producer (Wan Chai)	WPN5213-135-C3 593-01	10 Mar 2010	N/A	Valid
Registration as Chemical Waste Producer (TKO 137)	WPN5213-839-C3 593-02	22 Sep 2010	N/A	Valid



Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Dumping Permit (Type 1 – Open Sea Disposal)	EP/MD/14-098	26 Nov 2013	29 Nov 2013 to 28 May 2014	Valid
Dumping Permit (Type 2 – Confined Marine Disposal)	EP/MD/14-165	09 Apr/2014	13 Apr 2014 to 12 May 2014	Expired
	EP/MD/15-023	15 May 2014	20 May 2014 to 19 May 2014	Valid

## Table 3.7 Summary of submission status under FEP-03/356/2009 Condition

EP Condition	Submission	Date of Submission
Condition 1.12	Commencement Date of Construction of Marine Works	8 April 2010
Condition 2.6	Management Organization of Main Construction Companies	10 April 2010
Condition 2.7	Works Schedule and Location Plans	8 April 2010
	Silt Curtain Deployment Plan (Revision A)	20 April 2010
	Silt Curtain Deployment Plan (Revision B)	25 May 2010
	Silt Curtain Deployment Plan (Revision C)	14 Jun 2010
	Silt Curtain Deployment Plan (Revision H)	15 Feb 2011
Condition 2.8	Silt Curtain Deployment Plan (Revision I)	17 Nov 2011
	Silt Curtain Deployment Plan (Revision J)	15 Feb 2012
	Silt Curtain Deployment Plan (Revision K)	3 May 2012
	Silt Curtain Deployment Plan (Revision L)	25 Oct 2012
	Silt Curtain Deployment Plan (Revision M)	30 Nov 2012
	Silt Screen Deployment Plan	21 April 2010
	Supplementary Information for Existing WSD Salt Water Intakes at Quarry Bay and Sai Wan Ho	5 Oct 2010
Condition 2.9	Silt Screen Deployment Plan (Revision B)	15 Feb 2012
	Silt Screen Deployment Plan (Revision C)	3 May 2012
	Silt Screen Deployment Plan (Revision D)	10 Dec 2012
Condition 2.17	Noise Management Plan	6 May 2010
Condition 2.40	Landscape Plan (Decorative Screen Hoarding)	11 May 2010
Condition 2.18	Landscape Plan (Control of Night Time Lighting)	2 June 2010



EP Condition	Submission	Date of Submission
	Landscape Plan (Combined Version)	20 July 2011
	Landscape Plan (Combined Version)	5 Aug 2011
	Acknowledge of Submission	22 Aug 2011

<u>Contract no. HY/2009/15 – Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter</u> <u>Section)</u>

3.1.5. Summary of the current status on licences and/or permits on environmental protection pertinent and submission for contract no. HY/2009/15 under EP-356/2009 are shown in *Table 3.8* and *Table 3.9*.

Table 3.8 Cumulative Summary of Valid Licences and Permits under Contract no. HY/2009/15

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Further Environmental Permit	FEP-04/356/2009	22 Nov 2010	N/A	Valid
Notification of Works Under APCO	321822	24 Sep 2010	N/A	Valid
Construction Noise Permit (CNP) for concreting works at Eastern Breakwater of CBTS	GW-RS0095-14	10 Feb 2014	19 Feb 2014 to 18 Aug 2014	Valid
Construction Noise Permit (CNP) for Pre-treatment, ELS and rock breaking works at TS4/ME4	GW-RS1437-13	17 Dec 2013	31 Dec 2013 to 30 Jun 2014	Valid
Construction Noise Permit (CNP) for maintenance dredging	GW-RS1232-13	6 Nov 2013	6 Nov 2013 to 30 Apr 2014	Expired
Construction Noise Permit (CNP) for P3 Mooring	GW-RS0191-14	12 Mar 2014	12 Mar 2014 to 11 Sep 2014	Valid
Registration as a Chemical Waste Producer	WPN5213-147-C116 9-35	15 Nov 2010	N/A	Valid
Billing Account under Waste Disposal Ordinance	7011553	30 Sep 2010	27 Sep 2010 to 27 Jan 2016	Valid
Billing Account under Waste Disposal Ordinance (Dumping by Vessel)	7011761	27 Dec 2013	17 Apr 2014 to 16 Jul 2014	Valid
Dumping Permit (Type 1 – Open Sea Disposal)	EP/MD/14-122	23 Jan 2014	24 Jan 2014 to 23 Jul 2014	Valid
Dumping Permit (Type 1 – Open Sea Disposal) P3 Mooring	EP/MD/14-123	21 Jan 2014	23 Jan 2014 to 22 Jul 2014	Valid



Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Dumping Permit (Type 1 – Open Sea Disposal(Dedicated Site) and Type 2 – Confined Marine Disposal)	EP/MD/14-164	9 Apr 2014	11 Apr 2014 to 10 May 2014	Expired
	EP/MD/15-018	8 May 2014	11 May 2014 to 10 Jun 2014	Valid
Dumping Permit (Type 2 – Open Sea Disposal) P3 Mooring	EP/MD/14-154	17 Mar 2014	21 Mar 2014 to 20 Apr 2014	Expired
Dumping Permit (Type 3 – Open Sea Disposal) P3 Mooring	EP/MD/14-106	10 Apr 2014	15 Apr 2014 to 14 May 2014	Expired
	EP/MD/15-019	14 May 2014	15 May 2014 to 14 Jun 2014	Valid

## Table 3.9 Summary of submission status under FEP-04/356/2009 Condition

FEP Condition	Submission	Date of Submission
Condition 2.6	Management Organization of Main Construction Companies	30 Sep 2010
	Amendment for Management Organization of Main Construction Companies	16 May 2011
Condition 2.7	Works Schedule and Location Plans	27 Oct 2010
	Amendment for Works Schedule and Location Plans	12 Nov 2010
Condition 2.8	Silt Curtain Deployment Plan	30 Nov 2010
	Amendment for Silt Curtain Deployment Plan	24 Feb 2011
	Amendment for Silt Curtain Deployment Plan	11 May 2011
	Amendment for Silt Curtain Deployment Plan	11 Sep 2012
	Amendment for Silt Curtain Deployment Plan	30 Oct 2012
Condition 2.9	Silt Screen Deployment Plan	19 Oct 2010
	Amendment for Silt Screen Deployment Plan	18 Feb 2011
	Amendment for Silt Screen Deployment Plan	15 Jun 2011
Condition 2.18	Proposal for the Removal of Odorous Sediment and Slime	13 Jan 2011
	Amendment for Proposal for the Removal of Odorous Sediment and Slime	8 Mar 2011
	Amendment for Proposal for the Removal of Odorous Sediment and Slime	2 Aug 2011
Condition 2.21	Landscape Plan	18 Feb 2011
Condition 2.20	Noise Management Plan	20 Oct 2010
Condition 2.20	Amendment for Noise Management Plan	27 Jan 2011

3.1.6. Implementation status of the recommended mitigation measures during this reporting period is presented in *Appendix 3.1*.



<u>Contract no. HK/2010/06 – Wan Chai Development Phase II – Central – Wanchai Bypass over</u> <u>MTR Tsuen Wan Line</u>

3.1.7. Summary of the current status on licences and/or permits on environmental protection pertinent and submission for contract no. HK/2010/06 under EP-356/2009 is shown in *Table 3.10* and *Table 3.11*.

Table 3.10Cumulative Summary of Valid Licences and Permits under Contract no.HK/2010/06

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Further Environmental Permit	FEP-05/356/2009	24 Mar 2011	N/A	Valid
	FEP-08/364//2009/A	15 June 2012	N/A	Valid
Notification of Works Under APCO	326344	18 Jan 2011	N/A	Valid
Construction Noise Permit (CNP) for piling equipment	PP-RS0030-13	19 Dec 2013	6 Jan 14 – 5 Jul 14	Valid
Billing Account under Waste Disposal Ordinance	7012338	16 Feb 2011	N/A	Valid

# Table 3.11Summary of submission status under EP-356/2009 and FEP-05/356/2009Condition

EP Condition	Submission Date of Submission	
Condition 2.6	Management Organization of Main Construction 29 April 2013 Companies	
Condition 2.7	Works Schedule and Location Plans 11 March 2011	
Condition 2.8	Revised Silt Curtain Deployment Plan 31 August 2011	
	Revised Silt Curtain Deployment Plan 22 October 2012	
	Revised Silt Curtain Deployment Plan         26 November 2012	
	Revised Silt Curtain Deployment Plan28 January 2013	
Condition 2.9	Silt Screen Deployment Plan 11 April 2011	

<u>Contract no. HY/2009/19 – Central- Wan Chai Bypass Tunnel (North Point Section) and Island</u> <u>Eastern Corridor Link</u>

3.1.8. Summary of the current status on licences and/or permits on environmental protection pertinent for contract no. HY/2009/19 is shown in *Table 3.12*.

<u>Table 3.12</u> Cumulative Summary of Valid Licences and Permits under Contract no. HY/2009/19



Permit / Licence / Notification / Approval	Reference No.	Issued Date	Valid Period / Expiry date	Status
Further Environmental Permit	FEP-07/364/2009/B	20 Sep 2012	Granted	Valid
Notification of Works Under APCO	326160	24 Jan 2011	Notified	Valid
Construction Noise Permit (CNP) (For D-wall construction) (Portion I, VII, VIII & IX)	GW-RS1473-13	29-Dec-13	23-Jun-14	Cancelled
	GW-RS0152-14	06-Mar-14	27-Aug-14	Valid
Construction Noise Permit (CNP) (For Segment Launching at Portion III)	GW-RS1474-13	29-Dec-13	23-Jun-13	Cancelled
	GW-RS0072-14	06-Feb-14	02-Aug-14	Cancelled
	GW-RS0506-14	23-May-14	14-Nov-14	Valid
Construction Noise Permit (CNP) (For Portion Vi Marine)	GW-RS1179-13	25-Oct-13	22-Apr-14	Cancelled
	GW-RS10073-14	06-Feb-14	02-Aug-14	Cancelled
	GW-RS0507-14	23-May-14	14-Nov-14	Valid
Discharge Licence (Land)	WT00010093-2011	17 Aug 2012	30-Sept-16	Valid
Discharge Licence (Sea)	WT00010865-2011	03 Nov 2011	30-Nov-16	Valid
C&D Waste Disposal	7012306	10 Feb 2011	Registered	-
Vessel Disposal	7013285	21 July 2011	Registered	-
Registration as Chemical Waste Producer	5213-151-C3654-01	24 Mar 2011	Registered	-
Dumping Permit (Tunnel) (Type 1 – Open Sea Disposal)	EP/MD/14-104	10 Dec 2013	09 Jun 2013	Valid
	EP/MD/14-128	30 Jan 2014	30 Jun 2014	Valid
Dumping Permit (Tunnel) (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal)	EP/MD/15-004	20 Apr 2014	19 May 2014	Expired
	EP/MD/15-022	20 May 2014	19 Jun 2014	Valid

<u>Contract no. HK/2012/08 – Wan Chai Development Phase II – Central- Wan Chai Bypass at</u> <u>Wan Chai West</u>



3.1.9. Summary of the current status on licences and/or permits on environmental protection pertinent and submission for contract no. HK/2012/08 under EP-356/2009 are shown in *Table 3.13* and *Table 3.14*.

<u>Table 3.1</u>3 Cumulative Summary of Valid Licences and Permits under Contract no. HK/2012/08

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Further Environmental Permit	FEP-06/356/2009	5 Mar 2013	N/A	Valid
Notification of Works Under APCO	355439	4 Feb 2013	N/A	Valid
Registration as a Chemical Waste Producer	5213-134-C3790-01	8 Mar 2013	N/A	Valid
Billing Account under Waste Disposal Ordinance	7016883	18 Feb 2013	18 Jul 2017	Valid
Water Discharge Licence	WT00018223-2014	28 Jan 2014	31 Jan 2019	Valid
Construction Noise Permit	GW-RS1477-13	2 Jan 2014	3 Jan 2014 to 2 Jul 2014	Cancelled
	GW-RS0232-14	21 Mar 2014	23 Mar 2014 to 20 Sep 2014	Valid
	GW-RS1357-13	2 Dec 2013	4 Dec 2013 to 1 Jun 2014	Cancelled
	GW-RS0257-14	26 Mar 2014	28 Mar 2014 to 25 Sep 2014	Valid
	GW-RS0193-14	13 Mar 2014	27 Mar 2014 to 26 Sep 2014	Valid
	GW-RS0293-14	1 Apr 2014	1 Apr 2014 to 30 Sep 2014	Valid
Dumping Permit (Type 1 – Open Sea Disposal)	EP/MD/14-111	1 Jan 2014	30 Jun 2014	Valid
Dumping Permit (Type 1 – Open Sea Disposal (Dedicate Sites) &	EP/MD/15-002	14 Apr 2014	24 May 2014	Expired
Type 2 – Confined Marine disposal)	EP/MD/15-025	20 May 2014	24 Jun 2014	Valid

Table 3.14	Summary of submission status under EP-356/2009 and FEP-06/356/2009
Condition	

FEP Condition	Submission	Date of Submission
Condition 2.8	Silt Curtain Deployment Plan (Rev. 3)Submitted on 25 N 2013 was returned CSLJV by EPD.	
Condition 2.9	Silt Screen Deployment Plan (Rev. 2)	Generally in order as commented by EPD on 19 Sep 2013
Condition 2.23	Noise Management Plan (Rev. 2) Generally in commented on 15 Aug 2	



FEP Condition	Submission	Date of Submission
Condition 2.24	Landscape Plan (Rev. 3)	Generally in order as commented by EPD on 31 Oct 2013

Contract no. HY/2010/08 –Central - Wan Chai Bypass (CWB) –Tunnel (Slip Road 8)

3.1.10. Summary of the current status on licences and/or permits on environmental protection pertinent and submission for contract no. HY/2010/08 under EP-356/2009 are shown in Table **3.15** and **Table 3.16**.

Table 3.15Cumulative Summary of Valid Licences and Permits under Contract no.HY/2010/08

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Further Environmental Permit	FEP-07/356/2009	26 Jul 2013	NA	Valid
	FEP-10/364/2009/B	26 Jul 2013	NA	Valid
Notification of Works Under APCO	357176	2 Apr 2013	NIL	Valid
Registration as a Chemical Waste Producer	WPN5213-147-C11 69-44	27 Mar 2013	NIL	Valid
Billing Account under Waste Disposal Ordinance	7017170	27 Mar 2013	NIL	Valid
Water Discharge Licence	WT00016561-2013	9 Jul 2013	31 Jul 2018	Valid*
Dumping Permit (Type 1 – Open Sea Disposal)	EP/MD/14-095	29 Nov 2013	1 Jun 2014	Valid
Dumping Permit (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine disposal)	(6) in EP/MD/14-166	9 Apr 2014	14 May 2014	Valid
	(6) in EP/MD/15-020	13 May 2014	16 Jun 2014	Valid

# Table 3.16Summary of submission status under EP-356/2009 and FEP-07/356/2009Condition

FEP Condition	Submission Date of Submission	
Condition 2.8	Silt Curtain Deployment Plan 28 Nov 2013	
Condition 2.9	Silt Screen Deployment Plan 29 Nov 2013	
Condition 2.23	Noise Management Plan (rev02) 25 Mar 2014	
Condition 2.24	Landscape Plan (rev02) 25 Mar 2014	



#### Monitoring Requirements

4.1 Noise Monitoring

NOISE MONITORING STATIONS

4.1.1. The noise monitoring stations for the Project are listed and shown in *Table 4.1* and *Figure 4.1*. *Appendix 4.1* shows the established Action/Limit Levels for the monitoring works.

Table 4.1 Noise Monitoring Station		
Station	Description	
M1a	Harbour Road Sports Centre	
M2b	Noon Gun Area	
M3a	Tung Lo Wan Fire Station	
M4b	Victoria Centre	
M5b	City Garden	
M6	HK Baptist Church Henrietta Secondary School	

Table 4	1 Noise	Monitorina	Station

## REAL-TIME NOISE MONITORING STATIONS

- 4.1.2. The real-time noise monitoring stations for the Project are listed and shown in *Table 4.2* and *Figure 4.1*. *Appendix 4.1* shows the established Action/Limit Levels for the monitoring works.
- 4.1.3. The real-time noise monitoring at RTN2-Oil Street Community Liaison Centre has been relocated to City Garden Electric Centre (RTN2a- Electric Centre) on 5 Oct 2012, which is a representative of noise sensitive receiver- City Garden. The baseline noise level of RTN2a will adopt the results derived from the baseline noise monitoring conducted in Electric Centre from 4 December 2009 to 17 December 2009.
- 4.1.4. As the land-based piling and filling works- DP3 at Tin Hau had been completed on 3 September 2012 and confirmed by RSS, the real-time noise monitoring results at FEHD Hong Kong Transport Section Whitfield Depot was excluded under EP-356/2009 since 28 November 2012.

District	Station	Description	
Tin Hau	RTN1	FEHD Hong Kong Transport Section Whitfield Depot	
North Point	RTN2	Oil Street Community Liaison Centre	
North Point	RTN2a	Electric Centre	

Table 4.2 Real Time Noise Monitoring Station

#### NOISE MONITORING PARAMETERS, FREQUENCY AND DURATION

4.1.5. The construction noise level shall be measured in terms of the A-weighted equivalent continuous sound pressure level (L<sub>eq</sub>). L<sub>eq (30 minutes)</sub> shall be used as the monitoring parameter for the time period between 0700 and 1900 hours on normal weekdays. For all other time



periods,  $L_{eq (5 minutes)}$  shall be employed for comparison with the Noise Control Ordinance (NCO) criteria. Supplementary information for data auditing, statistical results such as L10 and L90 shall also be obtained for reference.

- 4.1.6. Noise monitoring shall be carried out at all the designated monitoring stations. The monitoring frequency shall depend on the scale of the construction activities. The following is an initial guide on the regular monitoring frequency for each station on a weekly basis when noise generating activities are underway:
  - One set of measurements between 0700 and 1900 hours on normal weekdays.
- 4.1.7. If construction works are extended to include works during the hours of 1900 0700 as well as public holidays and Sundays, additional weekly impact monitoring shall be carried out during respective restricted hours periods. Applicable permits under NCO shall be obtained by the Contractor.

## MONITORING EQUIPMENT

- 4.1.8. As referred to in the Technical Memorandum <sup>™</sup> issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration level from before and after the noise measurement agree to within 1.0 dB.
- 4.1.9. Noise measurements shall not be made in fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

## 4.2 Air Monitoring

## AIR QUALITY MONITORING STATIONS

4.2.1. The air monitoring stations for the Project are listed and shown in *Table 4.3* and *Figure 4.1*. *Appendix 4.1* shows the established Action/Limit Levels for the monitoring works.

Station ID	Monitoring Location	Description
CMA1b	Oil Street Community Liaison Centre	North Point
CMA2a	Causeway Bay Community Centre	Causeway Bay
CMA3a	CWB PRE Site Office *	Causeway Bay
CMA4a	Society for the Prevention of Cruelty to Animals	Wan Chai
CMA5a	Children Playgrounds opposite to Pedestrian Plaza	Wan Chai
CMA6a	WDII PRE Site Office *	Wan Chai

#### Table 4.3 Air Monitoring Station



Remarks: As per the ENPC meeting in January 2011, the monitoring stations CMA3a – Future CWB site office at Wanchai Waterfront Promenade and CMA6a – Future AECOM site office at Work Area were renamed as remark.

#### AIR MONITORING PARAMETERS, FREQUENCY AND DURATION

- 4.2.2. One-hour and 24-hour TSP levels should be measured to indicate the impacts of construction dust on air quality. The 24-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B.
- 4.2.3. All relevant data including temperature, pressure, weather conditions, elapsed-time meter reading for the start and stop of the sampler, identification and weight of the filter paper, and any other local atmospheric factors affecting or affected by site conditions, etc., shall be recorded down in detail.
- 4.2.4. For regular impact monitoring, the sampling frequency of at least once in every six-days, shall be strictly observed at all the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six-days should be undertaken when the highest dust impact occurs.

#### SAMPLING PROCEDURE AND MONITORING EQUIPMENT

- 4.2.5. High volume samplers (HVSs) in compliance with the following specifications shall be used for carrying out the 1-hour and 24-hour TSP monitoring:
  - 0.6 1.7 m3 per minute adjustable flow range;
  - equipped with a timing / control device with +/- 5 minutes accuracy for 24 hours operation;
  - installed with elapsed-time meter with +/- 2 minutes accuracy for 24 hours operation;
  - capable of providing a minimum exposed area of 406 cm2;
  - flow control accuracy: +/- 2.5% deviation over 24-hour sampling period;
  - equipped with a shelter to protect the filter and sampler;
  - incorporated with an electronic mass flow rate controller or other equivalent devices;
  - equipped with a flow recorder for continuous monitoring;
  - provided with a peaked roof inlet;
  - incorporated with a manometer;
  - able to hold and seal the filter paper to the sampler housing at horizontal position;
  - easily changeable filter; and
  - capable of operating continuously for a 24-hour period.
- 4.2.6. Initial calibration of dust monitoring equipment shall be conducted upon installation and thereafter at bi-monthly intervals. The transfer standard shall be traceable to the internationally recognized primary standard and be calibrated annually. The concern parties such as IEC shall properly document the calibration data for future reference. All the data should be converted into standard temperature and pressure condition.



#### LABORATORY MEASUREMENT / ANALYSIS

- 4.2.7. A clean laboratory with constant temperature and humidity control, and equipped with necessary measuring and conditioning instruments to handle the dust samples collected, shall be available for sample analysis, and equipment calibration and maintenance. The laboratory should be HOKLAS accredited.
- 4.2.8. An alternative non-HOKLAS accredited laboratory was set-up for carrying out the laboratory analysis, the laboratory equipment was approved by the ER on 8 February 2011 and the measurement procedures were witnessed by the IEC. Any measurement performed by the laboratory was be demonstrated to the satisfaction of the ER and IEC. IEC shall regularly audit to the measurement performed by the laboratory to ensure the accuracy of measurement results.
- 4.2.9. Filter paper of size 8" x 10" shall be labelled before sampling. It shall be a clean filter paper with no pinholes, and shall be conditioned in a humidity-controlled chamber for over 24-hours and be pre-weighed before use for the sampling.
- 4.2.10. After sampling, the filter paper loaded with dust shall be kept in a clean and tightly sealed plastic bag. The filter paper shall then be returned to the laboratory for reconditioning in the humidity controlled chamber followed by accurate weighing by an electronic balance with readout down to 0.1 mg. The balance shall be regularly calibrated against a traceable standard.
- 4.2.11. All the collected samples shall be kept in a good condition for 6 months before disposal.

## IMPACT MONITORING FOR ODOUR PATROL

- 4.2.12. Odour patrols along the shorelines of Causeway Bay Typhoon Shelter and ex-Wan Chai Public Cargo Working Area when there is temporary reclamation in Causeway Bay Typhoon Shelter and/or in the ex-Wan Chai Public Cargo Working Area, or when there is dredging of the odorous sediment and slime at the south-western corner of the Causeway Bay Typhoon Shelter. Odour patrols will be carried out at bi-weekly intervals during July, August and September by a qualified person of the ET who shall:
  - be at least 16 years of age;
  - be free from any respiratory illnesses; and
  - not be allowed to smoke, eat, drink (except water) or use chewing gum or sweets 30 min
  - before and during odour patrol
- 4.2.13. Odour patrol shall be conducted by independent trained personnel / competent persons patrolling and sniffing around the shore as shown in *Figure 4.1* to detect any odour at the concerned hours (afternoon is preferred for higher daily temperature).
- 4.2.14. The qualified person will use the nose (olfactory sensor) to sniff odours at different locations. The main odour emission sources and the areas to be affected by the odour nuisance will be identified.
- 4.2.15. The perceived odour intensity is to be divided into 5 levels which are ranked in the descending order as follows:



- 0 Not detected. No odour perceived or an odour so weak that it cannot be easily characterized or described;
- 1 Slight Identifiable odour, and slight chance to have odour nuisance;
- 2 Moderate Identifiable odour, and moderate chance to have odour nuisance;
- 3 Strong Identifiable, likely to have odour nuisance;
- 4 Extreme Severe odour, and unacceptable odour level.
- 4.2.16. The findings including odour intensity, odour nature and possible odour sources, and also the local wind speed and direction at each location will be recorded. In addition, some relevant meteorological and tidal data such as daily average temperature, and daily average humidity, on that surveyed day will be obtained from the Hong Kong Observatory Station for reference. The Action and Limit levels for odour patrol are shown in <u>Appendix 6.1</u>.
- 4.2.17. The qualified odour patrol member has individual n-butanol thresholds complied with the requirement of European Standard Method of Air Quality Determination of Odour Concentration by Dynamic Olfactometry (EN13725) in the range of 20 to 80 ppb.

## 4.3 Water Quality Monitoring

- 4.3.1. The EIA Report has identified that the key water quality impact would be associated with the dredging works during the construction phase. Marine water quality monitoring for dissolved oxygen (DO), suspended solid (SS) and turbidity is therefore recommended to be carried out at selected WSD flushing water intakes. The impact monitoring should be carried out during the proposed dredging works to ensure the compliance with the water quality standards.
- 4.3.2. The updated EM&A Manual for EP-356/2009 (Version in March 2011) is approval by EPD on 29 April 2011. As such, the Action Level and Limit Level for the wet season (April September) will be effected and applied to the water quality monitoring data from 30 April 2011.

## Water Quality Monitoring Stations

4.3.3. It is proposed to monitor the water quality at 4 WSD salt water intakes and 8 cooling water intakes along the seafront of the Victoria Harbour. The proposed water quality monitoring stations of the Project are shown in *Table 4.4* and *Figure 4.1*. *Appendix 4.1* shows the established Action/Limit Levels for the monitoring works.

Station Ref.	Location	Easting	Northing
WSD Salt Water Int	ake		
WSD9	Tai Wan	837921.0	818330.0
WSD17	Quarry Bay	839790.3	817032.2
WSD19	Sheung Wan	833415.0	816771.0
WSD21	Wan Chai	836220.8	815940.1
Cooling Water Intake			
C1	HKCEC Extension	835885.6	816223.0
C7	Windsor House	837193.7	816150.0
P1	HKCEC Phase I	835774.7	816179.4

 Table 4.4
 Marine Water Quality Stations for Water Quality Monitoring



Station Ref.	Location	Easting	Northing
P3	The Academy of performing Arts	835824.6	816212.0
P4	Shui on Centre	835865.6	816220.0
P5	Government Buildings (Wanchai Tower / Revenue Tower / Immigration Tower)	835895.2	816215.2
RW21-P789	Great Eagle Centre/ Sun Hung Kai Centre/CWB	836268.0	816020.0

#### WATER QUALITY PARAMETERS

- 4.3.4. Monitoring of dissolved oxygen (DO), turbidity and suspended solids (SS) shall be carried out at WSD flushing water intakes and cooling water intakes. DO and Turbidity are measured in-situ while SS is determined in laboratory.
- 4.3.5. In association with the water quality parameters, other relevant data shall also be measured, such as monitoring location/position, time, sampling depth, water temperature, pH, salinity, dissolved oxygen (DO) saturation, weather conditions, sea conditions, tidal stage, and any special phenomena and work underway at the construction site etc.

#### SAMPLING PROCEDURES AND MONITORING EQUIPMENT

4.3.6. The interval between two sets of monitoring should not be less than 36 hours except where there are exceedances of Action and/or Limit Levels, in which case the monitoring frequency will be increased. Table 4.5 shows the proposed monitoring frequency and water quality parameters. Duplicate in-situ measurements and water sampling should be carried out in each sampling event. For selection of tides for in-situ measurement and water sampling, tidal range of individual flood and ebb tides should be not less than 0.5m.

Activities	Monitoring Frequency <sup>1</sup>	Parameters <sup>2</sup>
During the 4-week baseline monitoring period	Three days per week, at mid-flood and mid-ebb tides	Turbidity, Suspended Solids (SS), Dissolved Oxygen (DO), pH, Temperature, Salinity
During marine construction works	Three days per week, at mid-flood and mid-ebb tides	Turbidity, Suspended Solids (SS), Dissolved Oxygen (DO), pH, Temperature, Salinity
After completion of marine construction works	Three days per week, at mid-flood and mid-ebb tides	Turbidity, Suspended Solids (SS), Dissolved Oxygen (DO), pH, Temperature, Salinity

For selection of tides for in-situ measurement and water sampling, tidal range of individual flood and 1. ebb tides should be not less than 0.5m.

2. Turbidity should be measured in situ whereas SS should be determined by laboratory.

#### DISSOLVED OXYGEN AND TEMPERATURE MEASURING EQUIPMENT

4.3.7. The instrument should be a portable, weatherproof dissolved oxygen measuring instrument complete with cable, sensor, comprehensive operation manuals, and use a DC power source. It should be capable of measuring:



Lam Geotechnics Limited

- a dissolved oxygen level in the range of 0-20 mg/l and 0-200% saturation
- a temperature of 0-45 degree Celsius
- 4.3.8. It should have a membrane electrode with automatic temperature compensation complete with a cable. Sufficient stocks of spare electrodes and cables should be available for replacement where necessary. (e.g. YSI model 59 meter, YSI 5739 probe, YSI 5795A submersible stirrer with reel and cable or an approved similar instrument).
- 4.3.9. Should salinity compensation not be build-in in the DO equipment, in-situ salinity shall be measured to calibrate the DO equipment prior to each DO measurement.

## TURBIDITY MEASUREMENT INSTRUMENT

4.3.10. The instrument should be a portable, weatherproof turbidity-measuring instrument complete with comprehensive operation manual. The equipment should use a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0-1000 NTU and be complete with a cable (e.g. Hach model 2100P or an approved similar instrument).

#### <u>SAMPLER</u>

4.3.11. A water sampler comprises a transparent PVC cylinder, with a capacity of not less than 2 litres, and can be effectively sealed with latex cups at both ends. The sampler should have a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth (e.g. Kahlsico Water Sampler or an approved similar instrument).

#### SAMPLE CONTAINER AND STORAGE

4.3.12. Water samples for suspended solids measurement should be collected in high-density polythene bottles, packed in ice (cooled to 4°C without being frozen), and delivered to ALS Technichem (HK) Pty Ltd. as soon as possible after collection for analysis.

## WATER DEPTH DETECTOR

4.3.13. A portable, battery-operated echo sounder shall be used for the determination of water depth at each designated monitoring station. This unit can either be handheld or affixed to the bottom of the workboat, if the same vessel is to be used throughout the monitoring programme.

#### <u>SALINITY</u>

4.3.14. A portable salinometer capable of measuring salinity in the range of 0-40 ppt shall be provided for measuring salinity of the water at each of monitoring location.

## MONITORING POSITION EQUIPMENT

4.3.15. A hand-held or boat-fixed type digital Global Positioning System (GPS) with waypoint bearing indication or other equivalent instrument of similar accuracy shall be provided and used during monitoring to ensure the monitoring vessel is at the correct location before taking measurements.

#### CALIBRATION OF IN-SITU INSTRUMENTS

4.3.16. All in-situ monitoring instrument shall be checked, calibrated and certified by a laboratory accredited under HOKLAS or equivalent before use, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the water quality monitoring. Responses of sensors



and electrodes should be checked with certified standard solutions before each use. Wet bulb calibration for a DO meter shall be carried out before measurement at each monitoring location.

- 4.3.17. For the on site calibration of field equipment by the ET, the BS 127:1993, "Guide to Field and on-site test methods for the analysis of waters" should be observed.
- 4.3.18. Sufficient stocks of spare parts should be maintained for replacements when necessary. Backup monitoring equipment shall also be made available so that monitoring can proceed uninterrupted even when some equipment is under maintenance, calibration, etc.
- 4.3.19. Current calibration certificates of equipments are presented in Appendix 4.2.

## LABORATORY MEASUREMENT / ANALYSIS

4.3.20. Analysis of suspended solids has been carried out in a HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd. Water samples of about 1L shall be collected at the monitoring stations for carrying out the laboratory SS determination. The SS determination work shall start within 24 hours after collection of the water samples. The SS determination shall follow APHA 19ed or equivalent methods subject to the approval of IEC and EPD.

ENHANCED WATER QUALITY MONITORING IN THE EX-WAN CHAI PUBLIC CARGO WORKING AREA AND THE CAUSEWAY BAY TYPHOON SHELTER

- 4.3.21. The enhanced water quality monitoring and audit programme is to avoid aggravation of odour nuisance from seawater arising from temporary reclamation in the ex-Wan Chai Public Cargo Working Area and the Causeway Bay Typhoon Shelter.
- 4.3.22. Dissolved oxygen monitoring at the intakes C6 and C7 in Causeway Bay Typhoon Shelter when there is temporary reclamation in Causeway Bay Typhoon Shelter and at the south-western and south-eastern corners of the ex-Wan Chai Public Cargo Working Area. The proposed water quality monitoring stations of the Project are shown in *Table 4.6* and *Figure 4.1*.

Station	Location
C6	Excelsior Hotel
C7	Windsor House
Ex-WPCWA-SW	South-western of the ex-Wan Chai Public Cargo Working Area
Ex-WPCWA-SE	South-eastern of the ex-Wan Chai Public Cargo Working Area

Table 4.6 Marine Water Quality Stations for Enhanced Water Quality Monitoring

4.3.23. The monitoring of dissolved oxygen are to be carried out 3 days per week, at mid-flood and mid-ebb tides for 3 water depths (1m below water surface, mid-depth and 1m above sea bed, except where the water depth less than 6m, the mid-depth may be omitted. If the water depth be equal to or less than 3m, only the mid-depth will be monitored).

DAILY SS MONITORING AND 24 HOURS TURBIDITY MONITORING SYSTEM

am

- 4.3.24. During dredging of the sediment at the south-western corner of the Causeway Bay Typhoon Shelter, daily monitoring of suspended solids and 24 hour monitoring of turbidity at the cooling water intakes (C6 and C7) shall be conducted.
- 4.3.25. The 24 hours monitoring of turbidty at the cooling water intakes (C6 and C7) shall be established by setting up a continuous water quality monitoring station in front of the intakes during the dredging activities. The monitoring system include the turbidity sensor and data logger which is capable of data capturing at every 5 minutes. The data sahll be downloaded daily and compared with the Action and Limit level determined during the baseline water quality monitoring at the cooling water intake locations.

ADDITIONAL DISSOVLED OXYGEN MONITORING FOR CULVERT L WATER DISCHARGE FLOW

- 4.3.26. In response to the Condition 2.18 of the Environmental Permit no. EP-356/2009 requiring that a silt curtain / impermeable barrier system be installed to channel water discharge flow from Culvert L to locations outside the embayment area, a proposed replacement of the requirement with additional dissolved oxygen monitoring has been conducted at three monitoring stations, namely A, B and C between the eastern seawall of Central Reclamation Phase III and the HKCEC Extension since November 2011 under EP-356/2009 so that DO level between the eastern seawall of Central Reclamation Phase II and the HKCEC extension could be continuously monitored.
- 4.3.27. With respect to the commencement of dredging works under HK/2012/08 and the installation of MTR precast protection unit, the enhanced water quality monitoring for Culvert L was temporarily suspended since 24 July 2013
- 4.3.28. The monitoring of dissolved oxygen are to be carried out once per week, at mid-flood and mid-ebb tides for 3 water depths (1m below water surface, mid-depth and 1m above sea bed, except where the water depth less than 6m, the mid-depth may be omitted. If the water depth be equal to or less than 3m, only the mid-depth will be monitored).



## 5. Monitoring Results

- 5.0.1. The environmental monitoring will be implemented based on the division of works areas of each designed project managed under different contracts with separate FEP applied by individual contractors. Overall layout showing work areas of various contracts, latest status of work commencement and monitoring stations is shown in *Figure 2.1* and *Figure 4.1*. The monitoring results are presented in according to the Individual Contract(s).
- 5.0.2. In the reporting month, the concurrent contracts are as follows:
  - Contract no. HK/2009/01 Wan Chai Development Phase II Central-Wan Chai Bypass at Hong Kong Convention and Exhibition Centre; and
  - Contract no. HK/2009/02 Wan Chai Development Phase II Central-Wan Chai Bypass at Wan Chai East
  - Contract no. HY/2009/15 Central-Wanchai Bypass Tunnel (Causeway Bay Typhoon Shelter Section)
  - Contract no. HK/2010/06 Wan Chai Development Phase II Central-Wan Chai Bypass over MTR Tsuen Wan Line
  - Contract no. HY/2009/19- Cental- Wan Chai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link
  - Contract no. HK/2012/08 Wan Chai Development Phase II Central- Wan Chai Bypass at Wan Chai West
  - Contract no. HY/2010/08 Central- Wanchai Bypass Tunnel (Slip Road 8 Section)
- 5.0.3. The environment monitoring schedules for reporting month and coming month are presented in *Appendix 5.1*.

#### 5.1 Noise Monitoring Results

<u>Contract no. HK/2009/01 - Wan Chai Development Phase II – Central – Wanchai Bypass at HKCEC, Contract no. HK/2009/02 - Wan Chai Development Phase II – Central – Wan Chai Bypass at WanChai East and Contract no. HK/2010/06 Wan Chai Development Phase II – Central-Wan Chai Bypass over MTR Tsuen Wan Line</u>

5.1.1. The proposed division of noise monitoring stations are summarized in *Table 5.2* below.

# Table 5.2Noise Monitoring Station for Contract nos. HK/2009/01, HK/2009/02 andHK/2010/06

Station	Description
M1a	Harbour Road Sports Centre

- 5.1.2. Daytime and evening period noise monitoring was conducted at the Harbour Road Sport Centre in the reporting month.
- 5.1.3. No exceedance was recorded in this reporting period. Details of noise monitoring results and graphical presentation can be referred in *Appendix 5.2*



<u>Contract no. HY/2009/15 - Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon</u> <u>Shelter Section)</u>

5.1.4. The noise monitoring for HY/2009/15 was commenced on 10 November 2010. The proposed division of noise monitoring stations are summarized in *Table 5.3* below.

Table 5.3Noise Monitoring Station for Contract no. HY/2009/15

	······································		
Station	Description		
M2b	Noon Gun Area		
МЗа	Tung Lo Wan Fire Station		

5.1.5. Noise monitoring results measured in the period of daytime and restricted hour are reviewed and summarized. No exceedance was recorded in this reporting period. Details of noise monitoring results and graphical presentation can be referred in *Appendix 5.2* 

Contract no. HY/2009/19- Wan Chai Bypass Tunnal (North Point Section) and Island Eastern Corridor Link

5.1.6. The proposed division of noise monitoring stations are summarized in *Table 5.4* below.

Station	Description
МЗа	Tung Lo Wan Fire Station
M4b	Victoria Centre
M5b	City Garden
M6	HK Baptist Church Henrietta Secondary School

Table 5.4 Noise Monitoring Station for Contract no. HY/2009/19

- 5.1.7. Two limit level exceedances were recorded on 7 and 14 May 2014 at M6 HK Baptist Church Henrietta Secondary School in the reporting month.
- 5.1.8. Major traffic noise observed during monitoring on 7 and 14 May 2014 and it was considered as the major noise contribution. As such, the limit level exceedances were concluded as non-project related.
- 5.1.9. Noise monitoring results measured in this reporting period are reviewed and summarized. Details of noise monitoring results and graphical presentation can be referred in <u>Appendix</u> <u>5.2.</u>



## 5.2 Real-time Noise Monitoring

<u>Contract no. HY/2009/19 – Central- Wan Chai Bypass Tunnel (North Point Section) and Island</u> <u>Eastern Corridor Link</u>

- 5.2.1 As the land-based piling and filling works- DP3 at Tin Hau had been completed on 3 September 2012 and confirmed by RSS, the real-time noise monitoring results at FEHD Hong Kong Transport Section Whitfield Depot was excluded under EP-356/2009 since 28 November 2012.
- 5.2.2 The real-time noise monitoring at RTN2-Oil Street Community Liaison Centre has been relocated to City Garden Electric Centre (RTN2a- Electric Centre) on 5 Oct 2012, which is a representative of noise sensitive receiver- City Garden. The baseline noise level of RTN2a will adopt the results derived from the baseline noise monitoring conducted in Electric Centre from 4 December 2009 to 17 December 2009.
- 5.2.3 The major work activities for Contract no. HY/2009/11 was confirmed substantial complete by RSS on 4 January 2012. The construction site was handed over to contractor HY/2009/19 on 31 December 2011 and the FEP-01/356/2009 was surrendered on 22 Oct 2012.
- 5.2.4 Limit level exceedances were recorded at RTN2a-Electric Centre during restricted hours on 31 March 2014 and 6 April 2014 in the reporting month. After checking with Contractor, no construction activities were conducted at the concerned location during the recorded. The exceedances were considered to be contributed by the adverse weather condition during the hoisting period of black rainstorm signal on 31 March 2014 and mainly due to nearby traffic on 6 April 2014. As such the exceedances were considered as non-project related.
- 5.2.5 Real-time noise monitoring at FEHD Hong Kong Transport Section Whitfield Depot commenced external wall renovation since 1 June 2012

District	Station	Description
Tin Hau	RTN1	FEHD Hong Kong Transport Section Whitfield Depot
North Point	RTN2	Oil Street Community Liaison Centre
North Point	RTN2a	Electric Centre

 Table 5.5 Real Time Noise Monitoring Station for Contract no. HY/2009/19

Real time noise monitoring results and graphical presentation during night time period are for information only.

RTN2 had been relocated to RTN2a since 5 Oct 2012

RTN1 monitoring had been finished on 28 Nov 2012

5.2.6 Details of real time noise monitoring results and graphical presentation can be referred to <u>Appendix 5.5.</u>



## 5.3 Air Monitoring Results

<u>Contract no. HK/2009/01 - Wan Chai Development Phase II – Central – Wanchai Bypass at</u> <u>HKCEC</u>

5.3.1. Air monitoring was commenced on 1 April 2011 in response to the commencement of the land-filling work for Contract no. HK/2009/01. The proposed divisions of air monitoring stations are summarized in *Table 5.7* below. No exceedance was recorded in the reporting month.

Station	Description	
CMA5a	Children Playgrounds opposite to Pedestrian Plaza	
CMA6a	WDII PRE Site Office	

 Table 5.7
 Air Monitoring Stations for Contract no. HK/2009/01

5.3.1 No exceedance was recorded in the reporting month. Air quality monitoring results measured in this reporting period are reviewed and summarized. Details of air monitoring results and graphical presentation can be referred in *Appendix 5.3*.

<u>Contract no. HK/2009/02 - Wan Chai Development Phase II – Central – Wan Chai Bypass at</u> <u>WanChai East</u>

5.3.2. Air monitoring was commenced in mid-January 2011 for the land-filling work for Contract no. HK/2009/02. The proposed division of air monitoring stations are summarized in *Table 5.8* below. No exceedance was recorded in the reporting month.

Table 5.8Air Monitoring Station for Contract no. HK/2009/02

Station	Description
CMA4a	Society for the Prevention of Cruelty to Animals

<u>Contract no. HY/2009/15 - Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon</u> <u>Shelter Section)</u>

5.3.3. Air monitoring was commenced on 15 March 2011 for the land filling work for Contract no. HY/2009/15. The proposed division of air monitoring stations are summarized in *Table 5.9* below.

Table 5.9Air Monitoring Station for Contract no. HY/2009/15

Station	Description
CMA3a	CWB PRE Site Office

5.3.4. No exceedance was recorded in the reporting month. Air quality monitoring results measured in this reporting period are reviewed and summarized. Details of air monitoring results and graphical presentation can be referred in *Appendix 5.3*.

Contract no. HY/2009/19- Wan Chai Bypass Tunnal (North Point Section) and Island Eastern Corridor Link



5.3.5. The proposed division of air monitoring stations are summarized in Table 5.10 below. No exceedance was recorded in the reporting month.

 Table 5.10 Air Monitoring Stations for Contract no. HY/2009/19

Station	Description
CMA1b	Oil Street Site Office
CMA2a	Causeway Bay Community Centre

5.3.6. No exceedance was recorded in the reporting month. Air quality monitoring results measured in this reporting period are reviewed and summarized. Details of air monitoring results and graphical presentation can be referred in <u>Appendix 5.3</u>.

## 5.4 Water Monitoring Results.

- 5.4.1. Due to sealing of sampling point at water quality monitoring station P3 during ebb tide 21 May 2014, water quality monitoring at P3 during ebb tide were cancelled.
- 5.4.2. Due to sealing of sampling point at water quality monitoring station P3, P4 and P5 during ebb tide 23 May 2014, water quality monitoring at P3, P4 and P5 during ebb tide were cancelled.
- 5.4.3. Action and Limit level of water quality monitoring was transited from dry season to wet season from 1 April 2014.
- 5.4.4. According to CWB RSS, oil dispersion at the culvert outfall location at SW corner of CBTS was observed on 6, 22, 24 and 28 Feb 2014. An ICC case (ICC ref: 2-92821253) regarding the above issue was lodged by CWB RSS team to request for follow-up action by relevant departments.
- 5.4.5. Another oil dispersion at the culvert outfall location at Ex-Cargo handling area was observed on 28 Feb 2014 by CWB RSS. An ICC case (ICC ref: 2-125779508) regarding the above observation was lodged by CWB RSS team to request for follow-up action by relevant departments.
- 5.4.6. With respect to the switching over of cooling water intake location, the water quality monitoring at the relocated intake station RW21-P789 under HK/2009/02 was commenced since 29 July 2013 and monitoring station C5e and C5w were temporarily suspended and switched over to monitoring station RW-P789 on 29 July 2013 due to suspension of pump house operation.
- 5.4.7. As advised by WDII RSS, the water quality monitoring for WSD21 pump station with respect to HK/2009/02 was switched over to the relocated location since 12 March 2014. According to the EM&A Manual, the water quality monitoring station WSD21 was relocated to station RW21-P789 and the water quality monitoring at station WSD21 was temporarily suspended since 12 March 2014.
- 5.4.8. WQM events on 22 April 2013 at monitoring stations C2, C3, C4e and C4w were temporarily suspended. Upon confirmation with WDII RSS and the IEC, water quality monitoring at relocated intakes monitoring location P1, P3, P4 and P5 were commenced since 24 April 2013.
- 5.4.9. WDII/RSS advised that the dredging works for submarine pipeline at Victoria Harbour had been completed in January 2012. Therefore, the concurrent dredging activities at Sewage



Pipeline Zone and reclamation shoreline zone TCBR under the EP-356/2009 scenario 2B no longer exist. As such, with reference to Table 5.39 of the EIA Report for Wan Chai Development Phase II and Central-Wan Chai Bypass, the application of silt screen for cooling water intakes for Queensway Government Offices was suspended and the others remain unchanged.

- 5.4.10. Based on the joint inspection on 4 Jan 2012 for the NPR area, the 4-week water quality monitoring at WSD9, WSD10, WSD15, WSD17, C8, C9 to confirm no water deterioration with respect to NPR was commenced since 7 Jan 2012 and it was completed on 6 February 2012.
- 5.4.11. Water quality monitoring at WSD10 and WSD15 was temporary suspended while water quality monitoring at WSD9 and WSD17 was implemented with respect to HK/2009/02 from 8 Feb 12 onwards;
- 5.4.12. Due to the marine piling under Contract no. HY/2009/19 was completed on 4 March 2013, the temporary suspension of impact water quality monitoring at C8 and C9 from 4 March 2013 have been monitored for 4-week period after the completion of marine works to confirm no water deterioration.
- 5.4.13. The water quality monitoring at the respective monitoring station C8 and C9 were temporarily suspended from 30 March 2013.
- 5.4.14. Based on the safety concern when external façade refurbishment was conducted by contractor employed by Provident Centre (C9) since 3 Feb 2012, there is a fine adjustment of the sampling location of water quality monitoring at C9 to the closest accessible point prior to the completion of the external façade refurbishment work.
- 5.4.15. With respect to the trial dredging at WCR2 was scheduled on 20, 22, 24, 25 March and 1, 3, 11, 13, 15, 17, 19, 20 Apr and 3 May 2012, on-going water quality monitoring results at WSD21 during this period was checked and indicated that there was no contribution due to the trial dredging operation. Enhanced review of water quality around WCR2 was also implemented and no deterioration in the water quality was observed.
- 5.4.16. Due to the access of water monitoring station at WSD19 was blocked by LCSD construction works from 3 April 2012 to 2 May 2012 and lead to the inaccessibility of sampling either land and marine, there is a fine adjustment of the sampling point of WSD 19 since 5 April 2012 to the closest accessible point prior to the completion of the construction activities.
- 5.4.17. Due to the dredging works for Cross Harbour Water Mains from Wan Chai to Tsim Sha Tsui-DP6 was completed on 26 March 2012, the temporary suspension of impact water quality monitoring at WSD7 and WSD20 after 27 April 2012 for the water quality monitoring at WSD7 and WSD20 have been monitored for 4-week period after the completion of DP6 to confirm no water deterioration.
- 5.4.18. Due to the presence of obstacle within the inner silt curtain frame at sampling point, water quality point at C7 was finely adjusted to the outside of the inner silt curtain frame since 29 Dec 2012.



# Table 5.11 Water Monitoring Stations for contracts with respect to remaining DP3 work areas after the completion of DP5 & DP6 in 2012 and intake diversion in 2013

Contract No.	Remaining DP3 and work area(s)	Relevant Water Monitoring Stations,	Division of WQM w.r.t tentative works commenced / to be commenced
HK/2009/01	WCR3	C1 <sup>1</sup>	Apr 2013
HK/2009/02	WCR3, WCR4, TWCR4	RW21-P789 <sup>1</sup>	Apr 2013
HK/2012/08	HKCEC2W, HKCEC2E	WSD19, P1 <sup>3</sup> , P3 <sup>3</sup> , P4 <sup>3</sup> , P5 <sup>3</sup>	Aug 2013
HY/2009/15	TCBR2, TCBR3, TCBR1W, TPCWAE, TPCWAW	C6 <sup>4</sup> , C7, Ex-WPCWA SW, Ex-WPCWA SE (plus enhanced DO monitoring described in 4.6.3)	Nov 2010
HY/2010/08	TCBR3, TCBR4	C6 <sup>4</sup> , C7 (plus enhanced DO monitoring described in 4.6.3)	Mar 2014

#### Remarks:

-The water monitoring stations for WSD19, P1, P3, P4, P5 shall be associated with Contract No. HK/2009/01 prior to their transition to Contract HK/2012/08.

-4 intakes (re-provisioned Wanchai WSD intake, Great Eagle Centre, China Resources Centre & Sun Hung Kai Centre constructed adjacent to each other) taken as a single group for silt screen protection and monitoring.

-Re-provisioned intake reference: P1: HKCEC Phase 1; P3: APA, P4: Shui On; P5: Government Buildings (Wanchai Tower / Revenue Tower / Immigration Tower)

-Enhanced DO Monitoring at C6 since the intake abandon in May 2011.

<u>Contract no. HK/2009/01 - Wan Chai Development Phase II – Central – Wanchai Bypass at</u> HKCEC

5.4.19. Water monitoring for Contract no. HK/2009/01 was commenced on 23 July 2010. The proposed division of water monitoring stations are summarized in *Table 5.12* below.

Table 5.12Water Monitoring Stations for Contract no. HK/2009/01

Station Ref.         Location         Easting         Northing							
Cooling Water Intake							
C1	HKCEC Extension	835885.6	816223.0				

Remarks:

- The water monitoring stations for the dredging works under Contract No. HK/2009/01 should also include WSD9, WSD17, WSD 21 and C5 if water quality monitoring at these locations have not been carried out by others. Similarly, the water monitoring stations for the dredging works under Contract No. HK/2009/02 should also include WSD7, WSD9, WSD17, WSD 19, C1, C2, C3 and C4 if water quality monitoring at these locations have not been carried out by others.
- WSD7 and WSD20 water quality monitoring were temporarily suspended since 27 Apr 2012.
- C2, C3 C4e and C4w water quality monitoring station was temporarily suspended since 24 Apr 2013



<u>Contract no. HK/2009/02 - Wan Chai Development Wan Chai Development Phase II –</u> <u>Central – Wan Chai Bypass at WanChai East</u>

5.4.20. Water monitoring for Contract no. HK/2009/02 was commenced on 8 July 2010. The proposed division of water monitoring stations are summarized in *Table 5.13* below.

Table 5 13	Water Monitoring	Stations for	Contract no	HK/2009/02
	water monitoring	Stations ion	contract no.	11102003/02

Station Ref.	Location	Easting	Northing				
WSD Salt Water Intake							
WSD9	Tai Wan	837921.0	818330.0				
WSD17	Quarry Bay	839790.3	817032.2				
Cooling Water Inta	Cooling Water Intake						
RW21-P789	Great Eagle Centre/ Sun Hung Kai Centre/CWB	836268.0	816020.0				

Remarks:

- The water monitoring stations for the dredging works under Contract No. HK/2009/01 should also include WSD9, WSD17, WSD 21 and C5 if water quality monitoring at these locations have not been carried out by others. Similarly, the water monitoring stations for the dredging works under Contract No. HK/2009/02 should also include WSD7, WSD9, WSD17, WSD 19, C1, C2, C3 and C4 if water quality monitoring at these locations has not been carried out by others.
- Water quality monitoring at WSD9 and WSD 17 was implemented with respect to HK/2009/02 from 8 Feb 2012.
- C5e and C5w water quality monitoring station was temporarily suspended since 29 July 2013
- WSD21 water quality monitoring station was temporarily suspended since 12 March 2014

<u>Contract no. HK/2012/08 - Wan Chai Development Phase II – Central- Wan Chai Bypass at</u> Wan Chai West

5.4.21. Water monitoring for Contract no. HK/2012/08 was commenced on 5 March 2013. The proposed division of water monitoring stations are summarized in *Table 5.14* below.

Station Ref.	Location	Easting	Northing						
WSD Salt Water Intake									
WSD19	Sheung Wan	833415.0	816771.0						
Cooling Water Inta	Cooling Water Intake								
P1	HKCEC Phase I	835774.7	816179.4						
P3	The Academy of performing Arts	835824.6	816212.0						
P4	Shui on Centre	835865.6	816220.0						
P5	Government Buildings (Wanchai Tower / Revenue Tower / Immigration Tower)	835895.2	816215.2						

Table 5.14Water Monitoring Stations for Contract no. HK/2012/08



<u>Contract no. HY/2009/15 - Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter</u> <u>Section)</u>

- 5.4.22. As the removal of reclamation work of TS1 at CBTS has been completed, all procedures have been rectified and complied with the conditions set in EP-356/2009 and FEP-04/356/2009.
- 5.4.23. Due to the commencement of the maintenance dredging on 10 November 2010, water quality monitoring for Contract no. HY/2009/15 was commenced on 9 November 2010. The proposed division of water monitoring stations are summarized in Table 5.15 below.
- 5.4.24. Due to the presence of obstacle within the inner silt curtain frame at sampling point, water quality point at C7 was finely adjusted to the outside of the inner silt curtain frame since 29 Dec 2012.

Table 5.15Water Monitoring Stations for Contract no. HY/2009/15

Station Ref. Location Easting Northing					
Cooling Water Intake					
C7	Windsor House	837193.7	816150.0		

Remarks: - The cessation of seawater intake operation for C6 was confirmed on 17 May 2011, the water monitoring at C6 was then terminated since 17 May 2011.

<u>Contract no. HY/2009/19 – Central- Wan Chai Bypass Tunnel (North Point Section) and Island</u> <u>Eastern Corridor Link</u>

- 5.4.25. Due to the commencement of the marine bored piling on 28 Jan 2012, water quality monitoring for Contract no. HY/2009/19 was commenced on 28 Jan 2012. The proposed division of water monitoring stations are summarized in *Table 5.16* below.
- 5.4.26. Due to the marine piling under Contract no. HY/2009/19 was completed on 4 March 2013, the temporary suspension of impact water quality monitoring at C8 and C9 from 4 March 2013 have been monitored for 4-week period after the completion of marine works to confirm no water deterioration.
- 5.4.27. Based on the safety concern when external façade refurbishment was conducted by contractor employed by Provident Center (C9) between 9 January 2012 to 30 July 2012 which caused to the inaccessibility of sampling either land and marine since 3 Feb 2012, there is a fine adjustment of the sampling location of water quality monitoring at C9 since 10 March 2012 to the closest accessible point prior to the completion of the external façade refurbishment work.
- 5.4.28. Due to the access of water monitoring station at WSD19 was blocked by LCSD construction works from 3 April 2012 to 2 May 2012 and lead to the inaccessibility of sampling either land and marine, there is a fine adjustment of the sampling point of WSD 19 since 5 April 2012 to the closest accessible point prior to the completion of the construction activities.
- 5.4.29. As per the meeting with the representative of Excelsior Hotel and World Trade Centre on 17 May 2011, they confirmed that the seawater intake for The Excelsior was no longer in use and replaced by the connected permanent water supply from WSD pipelines since 11 January 2011. Thus, the impact water quality monitoring for the cooling intake - C6 was terminated effective from 26 May 2011.



Lam Geotechnics Limited

- 5.4.30. 24 hours monitoring of turbidity at the cooling water intakes at C7 was conducted. With respect to the seawall collapsing at TS4 on 17 November 2011, the 24 hours turbidity monitoring and was kept in November 2011. Since the reinstating the seawall was completed on 13 January 2012 and no any water deterioration was performed, 24 hour turbidity monitoring was then suspended on 27 January 2012.
- 5.4.31. Water monitoring results measured in this reporting period are reviewed and summarized. Details of water quality monitoring results and graphical presentation can be referred in **Appendix 5.4**.



Water		Vater Mid-flood					Mid-ebb						
Contract no.	Monitoring	D	0	Turb	oidity	S	S	D	0	Turb	idity	S	S
	Station	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL
HK/2009/01	C1	0	0	0	0	0	0	0	0	0	0	0	0
	WSD19	0	0	0	0	0	1	0	0	0	0	0	0
	P1	0	0	0	0	0	0	0	0	0	0	0	0
HK/2012/08	P3	0	0	0	0	0	0	0	0	0	0	0	0
	P4	0	0	0	0	0	0	0	0	0	0	0	0
	P5	0	0	0	0	0	0	0	0	0	0	0	0
HK/2009/02 Monitoring started on 8 Feb 2012	WSD9	0	0	0	0	0	0	0	0	0	0	0	0
	WSD17	0	0	0	0	0	0	0	0	0	0	0	0
Monitoring started on 29 July 2013	RW21-P789	0	0	0	0	0	0	0	0	0	0	0	0
HY/2009/15 & HY/2010/08	C7	0	0	0	0	0	0	0	0	0	0	0	0
Total		0	0	0	0	0	1	0	0	0	0	0	0

## Table 5.17 Summary of Water Quality Monitoring Exceedances in Reporting Month

Remarks: - The cessation of seawater intake operation for C6 was confirmed on 17 May 2011, the water monitoring at C6 was then terminated since 17 May 2011.

- WSD9 and WSD17 were implemented with respect to HK/2009/02 from 8 Feb 2012.
- 4-week water quality monitoring at WSD9, WSD10, WSD15, WSD17, C8, C9 were completed on 6 Feb 2012.
- C8 and C9 were implemented with respect to HY/2009/19 from 28 Jan 2012.
- C8 & C9 was temporary suspended on 30 March 2013 due to the marine works for Contract no. HY/2009/19 had been completed on 4 March 2013
- WSD7 and WSD20 were temporarily suspended from 27 Apr 2012
- C2, C3 C4e and C4w water quality monitoring station was temporarily suspended since 24 Apr 2013
- C5e and C5w water quality monitoring station was temporarily suspended since 29 July 2013
- WSD21 water quality monitoring station was temporarily suspended since 12 March 2014
- 5.4.32. Investigation found that the exceedances were not project-related. The details of the recorded exceedances can be referred to the <u>Section 6.4</u>.
- 5.4.33. Enhanced DO monitoring at 4 monitoring stations in Causeway Bay Typhoon Shelter and Ex-Public Cargo Works Area was conducted three days per week during the reporting period. The action and limit level exceedances of water quality monitoring are summarized in *Table 5.18*.

# Table 5.18Summary of Enhanced Dissolved Oxygen Monitoring Exceedances in<br/>Reporting Month

		Mid-f	lood	Mid-ebb		
Contract no.	Water Monitoring Station	D	0	DO		
	oldion	AL	LL	AL	LL	
	C6	0	0	0	0	
HY/2009/15	C7	0	0	0	0	
	Ex-WPCWA SW	0	2	0	0	
	Ex-WPCWA SE	0	2	0	0	
	0	4	0	0		

- 5.4.34. There were no action level exceedances and 4 limit level exceedances of enhanced dissolved oxygen recorded in this reporting month. Investigation found that the exceedances are not related to the Project works. The details of the recorded exceedances can be referred to the **Section 6.4**.
- 5.4.35. In response to the Condition 2.18 of the Environmental Permit no. EP-356/2009 requiring that a silt curtain / impermeable barrier system be installed to channel water discharge flow from Culvert L to locations outside the embayment area, a proposed replacement of the requirement with additional dissolved oxygen monitoring has been conducted at three monitoring stations, namely A, B and C between the eastern seawall of Central Reclamation Phase III and the HKCEC Extension since November 2011 under EP-356/2009 so that DO level between the eastern seawall of Central Reclamation Phase II and the HKCEC extension since One of the eastern seawall of the HKCEC extension could be continuously monitored. Details of additional DO monitoring results can be referred in <u>Appendix 5.4a.</u>
- 5.4.36. With respect to the commencement of dredging works under HK/2012/08 and the installation of MTR precast protection unit, the enhanced water quality monitoring for Culvert L was temporarily suspended since 24 July 2013



# 5.5 Waste Monitoring Results

<u>Contract no. HK/2009/01 - Wan Chai Development Phase II – Central – Wanchai Bypass at HKCEC</u>

5.5.1. No Inert C&D waste was disposed and non- inert C&D waste was disposed of in this reporting month. Details of the waste flow table are summarized in *Table 5.19.* 

Waste Type	Quantity this month	Cumulative Quantity-to-Date	Disposal / Dumping Grounds					
Inert C&D materials disposed, m <sup>3</sup>	0	53192.755	TKO137, TM38					
Inert C&D materials recycled, m <sup>3</sup>	0	5104.50	N/A					
Non-inert C&D materials disposed, m <sup>3</sup>	24.22	1647.47	SENT Landfill					
Non-inert C&D materials recycled, kg	0	151143	N/A					
Chemical waste disposed, kg	0	10250	N/A					
*Marine Sediment (Type 1 – Open Sea Disposal), m³	0 (Bulk Volume)	97428.2 (Bulk Volume)	South of Cheung Chau					
* Marine Sediment (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal), m <sup>3</sup>	0 (Bulk Volume)	52250 (Bulk Volume)	East of Cha Chau					
Dredged Sediment Requiring Type 3 – Special Treatment / Disposal contained in Geosynthetic Containers	0 (Bulk Volume)	6773 (Bulk Volume)	East of Cha Chau					

 Table 5.19
 Details of Waste Disposal for Contract no. HK/2009/01

Remark: Contractor was updated the cumulative quantity-to- date of Inert C&D materials recycled

5.5.2. There were no marine sediment Type 1- Open Sea Disposal and no marine sediments Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal disposed in this reporting month.



<u>Contract no. HK/2009/02 - Wan Chai Development Phase II – Central – Wan Chai Bypass at</u> <u>Wan Chai East</u>

5.5.3. Inert C&D waste and Non-inert C&D waste were disposed of in this reporting month. Details of the waste flow table are summarized in *Table 5.20.* 

Waste Type	Quantity this month	Cumulative Quantity-to-Date	Disposal / Dumping Grounds
Inert C&D materials disposed, m <sup>3</sup>	2525.045	261126.065	TKO137 / TM 38
Inert C&D materials recycled, m <sup>3</sup>	NIL	18161	N/A
Non-inert C&D materials disposed, m <sup>3</sup>	33.92	1452.793	SENT Landfill
Non-inert C&D materials recycled, m <sup>3</sup>	N/A	N/A	N/A
Chemical waste disposed, kg	1124	12660	SENT Landfill
Marine Sediment (Type 1 – Open Sea Disposal), m <sup>3</sup>	1121	185288 (Bulk volume)	South of Cheung Chau
Marine Sediment (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal), m <sup>3</sup>	0	129320 (Bulk volume)	East of Sha Chau

5.5.4. There are no marine Sediment Type1- Open Sea Disposal and there are no Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal was disposed of in this reporting month.



<u>Contract no. HY/2009/15 - Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon</u> <u>Shelter Section)</u>

5.5.5. No Inert C&D waste and no non- inert C&D waste were disposed of in this reporting month. Details of the waste flow table are summarized in *Table 5.21* 

Table 5 21	Details of Waste Disposal for Contract no. HY/2009/15

Waste Type	Quantity this month	Cumulative Quantity-to-Date	Disposal / Dumping Grounds	Remarks
Inert C&D materials disposed, m <sup>3</sup>	NIL	141579.2	Tuen Mun Area 38	NIL
	NIL	65216	TKO137 FB	NIL
Inert C&D materials recycled, m <sup>3</sup>	NIL	304	ex-PCWA	NIL
	NIL	111.9	TS4	NIL
Non-inert C&D materials disposed, m <sup>3</sup>	NIL	252.2	SENT Landfill	NIL
Non-inert C&D materials recycled, kg	NIL	299361.5	N/A	NIL
Chemical waste disposed, kg	NIL	8,200	N/A	NIL
Marine Sediment (Type 1 – Open Sea Disposal), m <sup>3</sup>	0 (Bulk Volume)	100208 (Bulk Volume)	Cheung Chau South	Dredging from TCBR1E / TCBR1W / TCBR2/ TCBR3 / TCBR4 / Maintenance dredging
Marine Sediment (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal) , m <sup>3</sup>	260 (Bulk Volume)	227315 (Bulk Volume)	East of Sha Chau / South of the Brothers	Dredging from TCBR1E / TCBR1W / TCBR2/ TCBR3 / TCBR4 / Maintenance dredging
Marine Sediment (Type 3 – Special Treatment / Disposal contained in Geosynthetic Containers) m <sup>3</sup>	0 (Bulk Volume)	8780 (Bulk Volume)	East of Sha Chau / South of the Brothers	Dredging from TCBR1W / Maintenance dredging
Marine Sediment (Type 2 – Confined Marine Disposal), m <sup>3</sup>	0	9350 (Bulk Volume)	East of Sha Chau	Dredging from Eastern Breakwater of CBTS
Marine Sediment (Type 1 – Open Sea Disposal) , m3	0 (Bulk Volume)	600 (Bulk Volume)	East Sha Chau / South of The Brothers	Dredging from Phase 3 Mooring Re-arrangement



Waste Type	Quantity this month	Cumulative Quantity-to-Date	Disposal / Dumping Grounds	Remarks
Marine Sediment (Type 2– Confined Marine Disposal) , m3	0 (Bulk Volume)	14,780 (Bulk Volume)	South of The Brothers	Dredging from Phase 3 Mooring Re-arrangement
Marine Sediment (Type 3 – Special Treatment / Disposal contained in Geosynehetic Containers), m3	0 (Bulk Volume)	2,760 (Bulk Volume)	South of The Brothers	Dredging from Phase 3 Mooring Re-arrangement

5.5.6. There were no marine sediment Type 2 – Confined Marine Disposal and marine sediment Type 3 – Special Treatment / Disposal contained in Geosynthetic Containers was disposed of in this reporting month.

<u>Contract no. HK/2010/06 - Wan Chai Development Phase II – Central – Wan Chai Bypass</u> over MTR Tsuen Wan Line

5.5.7. No inert C&D waste was disposed and no non-Inert C&D waste was recycled in this reporting month. Details of the waste flow table are summarized in *Table 5.22.* 

Waste Type	Quantity this month	Cumulative Quantity-to-Date	Disposal / Dumping Grounds
Inert C&D materials disposed, m <sup>3</sup>	0	12567.88	TM38
Inert C&D materials recycled, m <sup>3</sup>	0	267	HK/2009/01
Non-inert C&D materials disposed, m <sup>3</sup>	0	369.48	SENT/TKO137SF
Non-inert C&D materials recycled, T	0	60.58	Recyclers
Chemical waste disposed, L	0	2600	N/A
Marine Sediment (Type 1 – Open Sea Disposal), m <sup>3</sup>	0	3,891 (Bulk Volume)	South Cheung Chau
Marine Sediment (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal), m <sup>3</sup>	0	12,586 (Bulk Volume)	East Sha Chau

 Table 5.22
 Details of Waste Disposal for Contract no. HK/2010/06

5.5.8. There were no marine sediments Type1- Open Sea Disposal and no Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal was deposed of in this reporting month.



<u>Contract no. HY/2009/19 –Central- WanChai Bypass Tunnel (North Point Section) and Island</u> <u>Eastern Corridor Link</u>

5.5.9. No inert C&D waste was disposed and non-inert C&D waste were disposed in this reporting month. Details of the waste flow table are summarized in *Table 5.23.* 

Waste Type	Quantity this month	Cumulative Quantity-to-Date	Disposal / Dumping Grounds
Inert C&D materials disposed, m <sup>3</sup>	0	348537.10	TM38
Inert C&D materials recycled, m <sup>3</sup>	4840.32	58548.29	N/A
Non-inert C&D materials disposed, m <sup>3</sup>	43.42	720.28	N/A
Non-inert C&D materials recycled, kg	0	320.82	N/A
Chemical waste disposed, L	0	2.01	N/A
Marine Sediment (Type 1 – Open Sea Disposal), m <sup>3</sup>	0	162	South Cheung Chau
Marine Sediment (Type 2 – Confined Marine Disposal) , m <sup>3</sup>	0	681	East Sha Chau
Marine Sediment (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal) , m3	0	4976.00	

Table 5.23 Details of Waste Disposal for Contract no. HY/2009/19

5.5.10. There was no marine sediment Type1- Open Sea Disposal and there was no Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal generated were disposed in this reporting month.

<u>Contract no. HK/2012/08 – Wan Chai Development Phase II – Central- Wan Chai Bypass at</u> <u>Wan Chai West</u>

5.5.11. No inert C&D waste was disposed and non-inert C&D waste were disposed in this reporting month. Details of the waste flow table are summarized in *Table 5.24.* 

Waste Type	Quantity this month	Cumulative Quantity-to-Date	Disposal / Dumping Grounds
Inert C&D materials disposed, m <sup>3</sup>	0	1247	TM38
Inert C&D materials recycled, m <sup>3</sup>	NIL	NIL	N/A
Non-inert C&D materials disposed, m <sup>3</sup>	145	295	N/A
Non-inert C&D materials recycled, kg	NIL	NIL	N/A



Waste Type	Quantity this month	Cumulative Quantity-to-Date	Disposal / Dumping Grounds
Chemical waste disposed, L	NIL	NIL	N/A
Marine Sediment (Type 1 – Open Sea Disposal), m <sup>3</sup>	0	31035	South of Cheung Chau
Marine Sediment (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal) , m3	0	108155	South of The Brothers (from 27 Aug 2013 onwards)

5.5.12. There was no marine sediment Type 1 – Open Sea Disposal was disposed in this reporting month.

Contract no. HY/2010/08 – Central - Wan Chai Bypass (CWB) – Tunnel (Slip Road 8)

5.5.13. No Inert C&D waste and non-inert C&D waste were disposed in this reporting month. Details of the waste flow table are summarized in *Table 5.25* 

Waste Type	Quantity this month	Cumulative Quantity-to-Date	Disposal / Dumping Grounds
Inert C&D materials disposed, m <sup>3</sup>	Nil	Nil	N/A
Inert C&D materials recycled, m <sup>3</sup>	NII	NIL	N/A
Non-inert C&D materials disposed, m <sup>3</sup>	Nil	Nil	N/A
Non-inert C&D materials recycled, kg	NIL	NIL	N/A
Chemical waste disposed, L	NIL	NIL	N/A
Dumping Permit (Type 1 – Open Sea Disposal)	0	12860	South Cheung Chau
Dumping Permit (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine disposal)	0	17820	Brothers Island

Table 5.25 Details of Waste Disposal for Contract no. HY/2010/08

5.5.14. There was no marine sediment Type 1 – Open Sea Disposa and no Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal generated were disposed in this reporting month.



#### 6. Compliance Audit

6.0.1. The Event Action Plan for construction noise, air quality and water quality are presented in *Appendix 6.1*.

#### 6.1 Noise Monitoring

Contract no. HK/2009/01 - Wan Chai Development Phase II – Central – Wanchai Bypass at HKCEC

6.1.1 No exceedance was recorded in the reporting month.

<u>Contract no. HK/2009/02 - Wan Chai Development Phase II – Central – Wan Chai Bypass at</u> <u>WanChai East</u>

6.1.2 No exceedance was recorded in the reporting month.

Contract no. HY/2009/15 - Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section)

6.1.3 No exceedance was recorded in the reporting month.

<u>Contract no. HK/2010/06 - Wan Chai Development Phase II – Central – Wanchai Bypass over</u> <u>MTR Tsuen Wan Line</u>

6.1.4 No exceedance was recorded in the reporting month.

<u>Contract no. HY/2009/19 – Central – Wanchai Bypass Tunnel (North Point Section) and Island</u> <u>Eastern Corridor Link</u>

6.1.5 Two limit level exceedances were recorded on 7 and 14 May 2014 at M6 – HK Baptist Church Henrietta Secondary School in the reporting month. Investigations found that on7 and 14 May 2014, traffic noise was major contribution in the noise monitoring and exceedances were not related to the Project.

## 6.2 Real-time noise Monitoring

# <u>Contract no. HY/2009/19 – Central – Wanchai Bypass Tunnel (North Point Section) and Island</u> <u>Eastern Corridor Link</u>

6.2.1. Limit level exceedances were recorded at RTN2a-Electric Centre during restricted hours on 8, 9 and 11 May 2014 and during daytime on 10 May 2014 in the reporting month. After checking with Contractor, no construction activities were conducted at the concerned location on 8, 9 and 11 May 2014 during the recorded period and the exceedances were considered to be contributed by the adverse weather condition during the hoisting period of rainstorm signal. On 10 May 2014, despite socket H-piling activities was conducted at the concerned location on the monitoring day, contractor mitigation measures including erection of temporary noise barrier was confirmed in place. Piling works was also observed at nearby non-CWB Projects. In view of the exceedance was non-continuous, it was considered that the exceedances were considered as non-project related.



#### 6.3 Air Monitoring

Contract no. HK/2009/01 - Wan Chai Development Phase II – Central –Wanchai Bypass at HKCEC

6.3.1 No exceedance was recorded in the reporting month.

Contract no. HY/2009/15 - Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section)

6.3.2 No exceedance was recorded in the reporting month.

Contract no. HY/2009/19 – Central – Wanchai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link

6.3.3 No exceedance was recorded in the reporting month.

## 6.4 Water Quality Monitoring

Contract no. HK/2009/01 - Wan Chai Development Phase II – Central – Wanchai Bypass at HKCEC

6.4.1 There were turbidity exceedance recorded at WSD19 on 28 April 2014 during flood tide. Despite marine filling at the sea area was conducted by Contractor HK/2012/08 during monitoring, contractor mitigation measures including the deployment of silt curtain for filling works was in place. The exceedance was considered not project related.

Contract no. HK/2009/02 - Wan Chai Development Phase II – Central – Wan Chai Bypass at WanChai East

6.4.2 No exceedance was recorded in this reporting month

Contract no. HY/2009/15 - Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section)

6.4.3 There were occasionally DO exceedances at Ex-WPCWA SE and Ex-WPCWA SW recorded in this reporting month on 30 April 2014 and 2 May 2014. No odour nuisance was noted during DO monitoring. After checking with Contractor, there was no marine work undertaken on 30 April 2014 and de-silting works were being conducted at Ex-WPCWA-S on 2 May 2014 at ex-WPCWA. The exceedances were possible in relation to the accumulation of organic particles discharge from culvert near monitoring station and considered not related to the Projects works.

<u>Contract no. HK/2010/06 - Wan Chai Development Phase II – Central – Wanchai Bypass over</u> <u>MTR Tsuen Wan Line</u>

6.4.4 No exceedance was recorded in this reporting month.



Contract no. HY/2009/19- Central- Wan Chai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link

6.4.5 No exceedance was recorded in this reporting month.

# <u>Contract no. HK/2012/08- Wan Chai Development Phase II – Central- Wan Chai Bypass at Wan Chai West</u>

6.4.6 There were occasionally DO exceedances at Ex-WPCWA SE and Ex-WPCWA SW recorded in this reporting month on 30 April 2014 and 2 May 2014. No odour nuisance was noted during DO monitoring. After checking with Contractor, no marine work was undertaken on 30 April 2014 and no marine works was conducted during the time of monitoring on 2 May 2014 despite de-silting works was conducted at Ex-WPCWA-S on the monitoring date at Ex-WPCWA. Further checking review that low tide condition during ebb tide (<0.5m) were observed on 30 April and 2 May 2014. In view of no consecutive exceedances, the exceedances were possible in relation to the accumulation of organic particles discharge from culvert near monitoring station and potential flushing of seabed during low tide cycle. As such, the exceedances were considered not related to the Projects works.

#### Contract no. HY/2010/08 - Central - Wan Chai Bypass (CWB) - Tunnel (Slip Road 8)

6.4.7 No exceedance was recorded in this reporting month.

#### 6.5 Review of the Reasons for and the Implications of Non-compliance

- 6.5.1 There was no non-compliance from the site audits in the reporting period. The observations and recommendations made in each individual site audit session were presented in Section 8.
- 6.5.2 No project-related non-compliance from monitoring was recorded in the reporting month.

#### 6.6 Summary of action taken in the event of and follow-up on non-compliance

6.6.1 There was no particular action taken since no non-compliance was recorded from the site audits in the reporting period.

am

## 7. Cumulative Construction Impact due to the Concurrent Projects

- 7.0.1. According to Condition 3.4 of the EP-356/2009, this section addresses the relevant cumulative construction impact due to the concurrent activities of the current projects including the Central Reclamation Phase III, Central-Wanchai Bypass and Island Eastern Corridor Link projects.
- 7.0.2. According to the Final EM&A Report of Central Reclamation Phase III (CRIII) for Contract HK 12/02, the major construction activities were completed by end of January 2014 and no construction activities were undertaken thereafter and the water quality monitoring was completed in October 2011 and no Project-related exceedance was recorded for air and noise monitoring. It can be concluded that cumulative construction impact due to the concurrent activities of the current projects with the Central Reclamation Phase III (CRIII) was insignificant.
- 7.0.3. According to the construction programme of Central-Wanchai Bypass at Wanchai West at the Central Reclamation Phase III area, Diaphragm wall construction, Guide wall construction were performed in April 2014 reporting month. As no exceedances were recorded during the reporting period, cumulative construction impact due to the concurrent activities of the current projects with the Central Reclamation Phase III (CRIII) was considered as insignificant.
- 7.0.4. According to the construction programme of Wan Chai Development Phase II, Central-Wan Chai Bypass and Island Eastern Corridor Link projects, the major construction activity under Wan Chai Development Phase II were marine works at HKCEC areas, cross-harbour Watermains, Fresh Watermains and Cooling Watermains Installations, tunnel works at Wan Chai East and filling works at Wan Chai West. The major construction activities under Central-Wan Chai Bypass and Island Eastern Corridor Link Projects were tunnel construction at TS4 and tunnel construction and dismantling of struts at TPCWAE. Bridge construction and tunnel works at Central Interchange, ELS, segment launching works and tunnel works at North Point area. The major environmental impact was water quality impact at Causeway Bay and Wan Chai. Land-based construction activities were tunnel construction at TS2, TS4 and TPCWAE, tunnel works at Central and ELS and tunnel works at North Point area to the reporting month.
- 7.0.5. The major environmental impacts generated from tunnel works at Central and tunnel works at Wan Chai East, IECL and Causeway Bay Typhoon Shelter were undertaken in the reporting month.. As no project related exceedance was recorded in the Project, it was considered no adverse environmental impact caused by the Project works. Thus, it is evaluated the cumulative construction impact was insignificant.



## 8. Environmental Site Audit

- 8.0.1. During this reporting month, weekly environmental site audits were conducted for Contracts no. HK/2009/01, HK/2009/02, HY/2009/15, HK/2010/06, HY/2009/19, HK/2012/08 and HY/2010/08. No non-conformance was identified during the site audits.
- 8.0.2. Four site inspections for Contract no. HK/2009/01 were conducted on 30, 7, 14 and 22 May 2014 in reporting month. Results of these inspections and outcomes are summarized in *Table 8.1*.

ltem	Date	Observations	Action taken by Contractor	Outcome
140430_01	30-Apr-14	Water spraying should be provided during excavation (Expo Drive East)	Water spraying was found provided	Completion as observed on 7 May 2014
140430_02	30-Apr-14	Stock pile should be covered or spraying with water (Expo Drive East)	Stock was removed	Completion as observed on 7 May 2014
140430_03	30-Apr-14	Silt curtain should be properly deployed and maintained as to prevent dispread of muddy water into public sea area (Area 8 nearly Ferry Pier	Silt curtain was deployed more properly	Completion as observed on 7 May 2014
140514_01	14-May-14	Ground water should be properly treated prior to discharge ( Expo Drive East)	Ground water was found treated prior to discharge	Completion as observed on 28 May 2014
140514_02	14-May-14	Noise mitigation measure should be properly followed the noise management plan and method statement	Noise barrier was provided by the contractor	Completion as observed on 22 May 2014
140522_01	22-May-14	Public drainage should be cleared (Water Channel)	Public drainage was cleared	Completion as observed on 28 May 2014
140522_02	22-May-14	Silt curtain should be deployed and maintained properly as to prevent spread of muddy bloom into sea (Bay8 & 9)	Silt curtain was deployed more properly and one more geotextile was provided	Completion as observed on 28 May 2014

 Table 8.1
 Summary of Environmental Inspections for Contract no. HK/2009/01

8.0.3. Four site inspections for Contract no. HK/2009/02 were carried out on 2, 8, 15 and 21 May2014 in reporting month. Results of these inspections and outcomes are summarized in *Table 8.2*.

 Table 8.2
 Summary of Environmental Inspections for Contract no. HK/2009/02

ltem	Date	Observations	Action taken by Contractor	Outcome
140502_01	2-May-14	Stockpile should be properly covered or spraying with water (WCR1)	Water spraying was provided	Completion as observed on 15 May 2014



8.0.4. Five site inspections for Contract no. HY/2009/15 were carried out on 29 April 2014, 7, 13, 20, 27 May 2014 in reporting month. The results of these inspections and outcomes are summarized in *Table 8.3*.

ltem	Date	Observations	Action taken by Contractor	Outcome
140429_01	29/4/2014	Provide watering to duty haul road for dust suppression (TS4)	Watering was provided	Completion as observed on 7 May 2014
140429_02	29/4/2014	Muddy dispersion observed outside eastern side of seawall (TS2)	No further muddy dispersion/ seepage was observed	Completion as observed on 7 May 2014
140507_01	7/5/2014	Contaminated discharge from derrick barge should be ceased immediately and avoid direct discharge to nearby water (EX-PCWA)	Contaminated discharge was removed by the Contractor	Completion as observed on 13 May 2014
140513_01	13/5/2014	Oil an scum diverted into sedimentation tank shall be cleaned immediately to prevent discharge (EX-PCWA)	Oil and scum was removed from the sedimentation tank	Completion as observed on 20 May 2014
140513_02	13/5/2014	Embankment and emergency water pump shall be provided at boundary of seawall to prevent surface overflow of construction effluent (TS4)	Embankment was reinforced and protected	Completion as observed on 27 May 2014
140513_03	13/5/2014	muddy dispersion (TS2)	Silt curtain deployed was found generally in order	Completion as observed on 20 May 2014
140520_01	20/5/2014	Construction runoff should be properly collected for treatment to avoid direct discharge into nearby water (EX-PCWA)	Surface direct discharge was removed by Contractor	Completion as observed on 27 May 2014
140520_02	20/5/2014	Drip trap should be provided to chemical container (EX-PCWA, TS4)	Drip tray was provided	Completion as observed on 27 May 2014

Table 8.3	Summar	of Environmental Inspections for Contract no. HY/2009/15
1 4010 010	- Currian	

- 8.0.5. Five site inspections for Contract no. HK/2010/06 were carried out on 28 April, 7, 12, 22 and 26 May 2014 in reporting month. No particular finding was observed in this reporting month.
- 8.0.6. Four site inspections for Contract no. HY/2009/19 were carried out on 30 April 2014, 7, 14 and 21 May 2014 in reporting month. No particular finding was observed in this reporting month.



8.0.7. Five site inspections for Contract no. HK/2012/08 were carried out on 28 April 2014, 9, 13, 20 and 27 May 2014 in this reporting period. The results of these inspections and outcomes are summarized in *Table 8.4*.

 Table 8.4
 Summary of Environmental Inspections for Contract no. HK/2012/08

ltem	Date	Observations	Action taken by Contractor	Outcome
140428_01	28-Apr-14	Drip tray should be provided for oil drum. (Portion 2)	Drip tray was provided for oil drum.	Completion as observed on 9 May 2014
140428_02	28-Apr-14	Open stockpile should be covered with tarpaulin sheets or sprayed with water frequently. (Portion 2)	Stockpile was sprayed with water regularly.	Completion as observed on 9 May 2014
140513_01	13-May-14	Drip tray should be provided for oil drum with appropriate capacity. Excess water should be removed.	Drip tray was provided for oil drum properly.	Completion as observed on 20 May 2014
140527_01		Frequent emission of dark smoke was observed from the barge. Please check and rectify.	No further dark smoke emission was observed	Completion as observed on 3 June 2014

8.0.8. Four site inspections for Contract no. HY/2010/08 were carried out on 30 April, 9, 15 and 22 May 2014 in this reporting period. The results of these inspections and outcomes are summarized in *Table 8.5*.

ltem	Date		Action taken by Contractor	Outcome
140502_01	2/5/2014	Completion as observed on 15 May 2014	Construction waste was removed	Completion as observed on 15 May 2014
140522_01	22/5/2014	Drip tray should be provided for chemical container	Drip tray was provided	Completion as observed on 29 May 2014

 Table 8.5
 Summary of Environmental Inspections for Contract no. HY/2010/08



#### 9. Complaints, Notification of Summons and Prosecution

- 9.0.1. No environmental complaint was received in the reporting period.
- 9.0.2. The details of cumulative complaint log and updated summary of complaints are presented in *Appendix 9.1*
- 9.0.3. Cumulative statistic on complaints and successful prosecutions are summarized in *Table 9.1* and *Table 9.2* respectively.

#### Table 9.1 Cumulative Statistics on Complaints

Reporting Period	No. of Complaints
Commencement works (Mar 2010) to last reporting month	28
May 2014	0
Total	28

#### Table 9.2 Cumulative Statistics on Successful Prosecutions

Environmental Parameters	Cumulative No. Brought Forward	No. of Successful Prosecutions this month (Offence Date)	Cumulative No. Project-to-Date
Air	-	0	0
Noise	-	0	0
Water	-	0	0
Waste	-	0	0
Total	-	0	0



### 10. Conclusion

- 10.0.1. The EM&A programme was carried out in accordance with the EM&A Manual requirements, minor alterations to the programme proposed were made in response to changing circumstances.
- 10.0.2. WDII/RSS advised that the dredging works for submarine pipeline at Victoria Harbour had been completed in January 2012. Therefore, the concurrent dredging activities at Sewage Pipeline Zone and reclamation shoreline zone TCBR under the EP-356/2009 scenario 2B no longer exist. As such, with reference to Table 5.39 of the EIA Report for Wan Chai Development Phase II and Central-Wan Chai Bypass, the application of silt screen for cooling water intakes for Queensway Government Offices was suspended and the others were remains unchanged.
- 10.0.3. As the land-based piling and filling works- DP3 at Tin Hau had been completed on 3 September 2012 and confirmed by RSS, the real-time noise monitoring results at FEHD Hong Kong Transport Section Whitfield Depot was excluded under EP-356/2009 since 28 November 2012.
- 10.0.4. The real-time noise monitoring at RTN2-Oil Street Community Liaison Centre has been relocated to City Garden Electric Centre (RTN2a- Electric Centre) on 5 Oct 2012, which is a representative of noise sensitive receiver- City Garden. The baseline noise level of RTN2a will adopt the results derived from the baseline noise monitoring conducted in Electric Centre from 4 December 2009 to 17 December 2009.
- 10.0.5. Water quality monitoring at WSD10 and WSD15 will be temporary suspended while water quality monitoring at WSD9 and WSD17 were implemented with respect to HK/2009/02 for the water quality monitoring scheduled on 8 Feb 12 onwards;
- 10.0.6. Due to the marine piling under Contract no. HY/2009/19 was completed on 4 March 2013, the temporary suspension of impact water quality monitoring at C8 and C9 from 4 March 2013 have been monitored for 4-week period after the completion of marine works to confirm no water deterioration.
- 10.0.7. Water quality monitoring at C8 & C9 was temporary suspended on 30 March 2013 due to the marine works for Contract no. HY/2009/19 had been completed on 4 March 2013, and conclude if any water deterioration had been identified during the 4-week water quality monitoring.
- 10.0.8. Based on the safety concern when external façade refurbishment was conducted by contractor employed by Provident Centre (C9) between 9 January 2012 to 30 July 2012 which caused to the inaccessibility of sampling either land and marine since 3 Feb 2012, there is a fine adjustment of the sampling location of water quality monitoring at C9 since 10 March 2012 to the closest accessible point prior to the completion of the external façade refurbishment work.
- 10.0.9. Due to the access of water monitoring station at WSD19 was blocked by LCSD construction works from 3 April 2012 to 2 May 2012 and lead to the inaccessibility of sampling either land and marine, there is a fine adjustment of the sampling point of WSD 19 since 5 April 2012 to the closest accessible point prior to the completion of the construction activities.



- 10.0.10. With respect to the trial dredging at WCR2 was scheduled on 20, 22, 24, 25 March and 1, 3, 11, 13, 15, 17, 19, 20 Apr and 3 May 2012, on-going water quality monitoring results at WSD21 during this period was checked and indicated that there was no contribution due to the trial dredging operation. Enhanced review of water quality around WCR2 was also implemented and no deterioration in the water quality was observed.
- 10.0.11. Due to the dredging works for Cross Harbour Water Mains from Wan Chai to Tsim Sha Tsui- DP6 was completed on 26 March 2012, the temporary suspension of impact water quality monitoring at WSD7 and WSD20 after 27 April 2012 for the water quality monitoring at WSD7 and WSD20 have been monitored for 4-week period after the completion of DP6 to confirm no water deterioration.
- 10.0.12. The scheduled construction activities and the recommended mitigation measures for the coming month are listed in *Table 10.1*.

Contract No.	Key Construction Works	<b>Recommended Mitigation Measures</b>
HK/2009/01	The remaining utilities diversion	• To conform the installation and
	work at the northern and	setting as in the silt screen deployment plan
	southern ends of existing Expo	<ul> <li>Frequency spray water on the dry</li> </ul>
	Drive East Bridge. Meanwhile the	dusty road and on the surface of concrete breaking
	demolition work of bridge except	<ul> <li>To cover the dusty material or</li> </ul>
	UU trough and the installation of	stockpile by impervious sheet
	pre-bored H-piles for box culvert.	<ul> <li>To space out noisy equipment and position as far as possible from sensitive receiver.</li> </ul>
	Stage 1 tunnel structure works	To well maintain the mechanical
	for the remaining base slab	equipments / machineries to avoid
	construction at Bay 1 & Bay 3.	abnormal noise nuisance.
	The construction of middle wall	<ul> <li>Machines and plant that may be in intermittent use should be shut</li> </ul>
	and side wall at Bay 5 & 6.	down between work periods or
	Construction of diaphragm wall in	should be throttled down to a minimum
	Stage 3 at East of HKCEC. The	Daily visual inspection of silt
	ground treatment and plant	screen and silt curtain to ensure its operation properly
	mobilization work.	operation property
	Installation of Stage 2 pre-bored	
	H-piles at the HKCEC water	
	channel . The remaining work	
	would be the southern piles and	
	those at exhaust duct.	
	Installation of Stage 3 pre-bored	
	H-piles adjacent to new	
	temporary road. More space	

### Table 10.1Construction Activities and Recommended Mitigation Measures in Coming<br/>Reporting Month



Contract No.	Key Construction Works	Recommended Mitigation Measures
	would become available for	
	predrilling as concurrently the	
	demolition and ground treatment	
	work.	
	Discharge cooling mainlaying	
	works for BI, BG & BF and	
	focused on Fleming Street near	
	Renaissance Harbour View	
	hotel. The overall programme	
	including BF connection work.	
	Sewer works at Fenwick Pier	
	Street after confirmation of	
	alignment.	
	Remaining Saltwater mainlaying	
	works would be night zones	
	A4-2B and A4-2C near	
	Renaissance Harbour View hotel	
HK/2009/02	Sections IVA, IVB & IVC:	To cover the dusty material or
	• All outstanding works for P7, P8	stockpile by impervious sheet;
	and P9 Cooling Water Pumping	<ul> <li>Frequency spray water on the dry dusty road and on the surface of</li> </ul>
	Stations and trench backfilling	concrete breaking
	adjacent to 8x8 pit.	• To well maintain the mechanical
	Section V:	equipments / machineries to avoid abnormal noise nuisance and dark
	• Replace the installed DN600 mild	smoke emission
	steel coupling for connection to	To conform the installation and     acting as in the silt across and silt
	the existing salt watermains at	setting as in the silt screen and silt curtain deployment plan
	Hung Hing Road and	Movable noise barrier shall be
	subsequently cast the bend block	deployed for demolition works
	prior to permanent road	<ul> <li>Daily visual inspection of silt screen and silt curtain to ensure its</li> </ul>
	reinstatement.	operation properly
	All outstanding ABWF works at	Review silt screen deployment and silt curtain deployment and
	WSD Salt Water Pumping	resubmit associate plans to EPD
	Station.	• Implement silt screen and silt
	Section VII:	curtain in accordance with the associated plans submitted to
	Backfilling to Tunnel Portion 1 for	EPD.
	completing the Works at Area 7.	
	Section VIIIA & VIIIB:	



Contract No.	Key Construction Works	<b>Recommended Mitigation Measures</b>
Contract No.	<ul> <li>Key Construction Works</li> <li>All plumbing system including the connection with the existing water supplies system in order to secure the Water Certificate (WWO46) from WSD.</li> <li>ABWF works at 1/F G.L.1-9 and 2/F of Ferry Pier and ready for handing over it to Star Ferry for commencing their fitting-out works.</li> <li>Installation of fender system.</li> <li>Testing &amp; commissioning of both movable ramps and disabled lift for subsequent handing over to Star Ferry.</li> <li>Installation of seating base plates and steel frames and roof canopy cladding installation.</li> <li>Excavation and complete 50% of capping beam construction along the bulkhead wall at Tunnel Portion 2 (GL7-17)</li> <li>Section XI:</li> <li>Removal of existing equipment for the existing WSD Salt Water Pumping Station</li> <li>Remaining reclamation at WCR2</li> </ul>	Recommended Mitigation Measures
	<ul> <li>along the existing seawall.</li> <li>EVA construction at Eastern</li> </ul>	
HY/2009/15	<ul> <li>EVA construction at Eastern Breakwater</li> <li>Reinstatement of Eastern Breakwater</li> <li>Removal of Seawall Blocks at TS2, TPCWAE &amp; TS4</li> <li>Demolition of D-Wall at TS2, TPCWAE &amp;TS4</li> </ul>	<ul> <li>Daily visual inspection of silt screen and silt curtain to ensure its operation properly</li> <li>Implement silt screen and silt curtain in accordance with the associated plans submitted to EPD.</li> </ul>





Contract No.	Key Construction Works	Recommended Mitigation Measures
НК/2010/06	• Nil	<ul> <li>To conform the installation and setting as in the silt screen and silt curtain deployment plan</li> <li>To space out noisy equipment and position as far as possible from sensitive receiver.</li> <li>Daily visual inspection of silt screen and silt curtain to ensure its operation properly</li> </ul>
HY/2009/19	<ul> <li>Removal of strut at ELS</li> <li>Construction of Dolphin Cap</li> <li>ELS, EVB and Cut &amp; Cover Tunnel</li> <li>Laying of 1500¢ pipe</li> <li>Launching of segments</li> <li>Extraction of temporary pile from marine section</li> <li>Construction of bridge TA1</li> <li>Pre-bored H-pile for Admin. Building</li> <li>U-beam installation</li> <li>Parapet construction</li> <li>Wing slab extension for segment</li> <li>Construction of TD bridge</li> </ul>	To conform the installation and setting as in the silt screen and silt curtain deployment plan
HK/2012/08	<ul> <li>ELS for box culvert La at Lung King Street</li> <li>Filling for seawall rock mound formation</li> <li>Filling for reclamation</li> </ul>	<ul> <li>To conform the installation and setting as in the silt screen and silt curtain deployment plan</li> <li>To space out noisy equipment and position as far as possible from sensitive receiver.</li> <li>Daily visual inspection of silt screen and silt curtain to ensure its operation properly</li> </ul>
HY/2010/08	Dredging works (works commence subject to handover from other Contract)	<ul> <li>To conform the installation and setting as in the silt screen and silt curtain deployment plan</li> <li>Daily visual inspection of silt screen and silt curtain to ensure its operation properly</li> </ul>





Figure 2.1

Project Layout











FATH prigrations/600482875/training/CATE/PCL.0085.494



С	Other Miscellaneous Works	
C1	Construct new taxi and coach bus I	parking space at Expos Drive East
C2		all and provide new EVA at Expo Drive
C3	Road re-alignment work on existing	
C4	Road improvement work at junction	of Harbour Road /
-	Tonnochy Road and Fleming Road	
C5	Demolition of existing above groun	
C6	Demolition of existing staircase of f	
C7	Demolition of existing temporary he	sipad at ex-PCWA
D1	Other Temporary Works Divert existing 1800 mm diameter of	Irain nine
२		
ED	XISTING SCHARGE	
1	BY OTHER	
en e	TAN//A	
and the second	14H	
1	11111111	
<b>B</b> 3		C 19/05/2010 WORKING SCHEDULE UPDATED &
Q		TEMPORARY SEAWALL LAYOUT REVISED B 14/04/2010 SECTION OF WORKS ADDED
	~ ~ ~ 11 M	A 08/04/2010 AS MARKED & TITLE BLOCK UPDATED
		REV DATE DESCRIPTION
	1141	
~	1111	1.1.1
an -	and the	ENGINEERS REPRESENTATIVE
<b>新聞</b>	- 1 min Vis	
2	Stand Internet	CONTRACTOR
1ª	11 INA	後和一中國中鐵聯營 CHUN WO-CRGL JOINT VENTURE
1	1º At	PROJECT CONTRACT NO. HK/2009/02
1		WAN CHAI DEVELOPMENT PHASE II
1		CENTRAL - WAN CHAI BYPASS AT WAN CHAI EAST
6)	The Same and and	DRAWING TITLE
		DETAILED WORKS SCHEDULE AND LOCATION PLAN - STAGE 1
	- The	DESIGN DRAWN CHECKED
	1.6	INITIAL M.S.SIN -
-		DRAWING NO. REV
-	0 20 40 60m	CWCRJV/HK200902/SK0031 C
	1:2000 SCALE BAR	BCALE 1:2000 (A3) COPYRIGHT RESERVED











Figure 2.2

**Project Organization Chart** 



 $\mathbf{\Lambda}$ 




#### **Project Organization Chart**




Figure 4.1


Locations of Monitoring Stations





P:/60017193/REPORT/DRAWINGS/EM6A/0708/W0/4 IA:DGN


SCALE N.T.S. (AS)

















# LOCATIONS OF WATER QUALITY MONITORING STATIONS



## LOCATIONS OF WATER QUALITY MONITORING STATIONS



### LOCATIONS OF WATER QUALITY MONITORING STATIONS



### LOCATIONS OF ADDITIONAL DISSOLVED OXYGEN MONITORING STATIONS FOR CULVERT L WATER DISCHARGE FLOW



Appendix 3.1

Environmental Mitigation Implementation Schedule

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

Implementation	Schedule for Ai	r Quality Control
----------------	-----------------	-------------------

EIA Ref	Environmental Protection Measures / Mitigation Measures	res Location / Timing	Implementation	Implementation Stages*			Relevant Legislation	
			Agent	Des	С	0	Dec	and Guidelines
Constructio								
For the Wh								
\$3.6.5	Four times a day watering of the work site with active operations.	Work site / during construction	Contractor		V			EIAO-TM
S3.8.1	<ul> <li>Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimise cumulative dust impacts.</li> <li>Strictly limit the truck speed on site to below 10 km per hour and water spraying to keep the haul roads in wet condition;</li> <li>Watering during excavation and material handling;</li> <li>Provision of vehicle wheel and body washing facilities at the exit points of the site, combined with cleaning of public roads where necessary; and</li> <li>Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.</li> </ul>	Work site / during construction	Contractor		V			

#### Appendix 3.1

#### Contract no. HK/2011/07

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

Monthly EM&A Report

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	nplem Sta	entati ges*	on	Relevant Legislation
	Zivi omenu i receion irensu es / ringuion irenou es	Location / Thining	Agent	Des	С	0	Dec	and Guidelines
S3.5.6	For the dredging activities carried out in the vicinity of Police Officers' Club, the dredging operation will be restricted to only 1 small close grab dredger to minimise the odour impact during the dredging activity. The dredging rate should be reduced as much as practicable for the area in close proximity to the Police Officers' Club. The sediments contain highly contaminated mud which may be disposed with the use of geosynthetic containers (details shall refer to Section 6), grab dredger has to be used for filling up the geosynthetic containers on barges. the dredging rate for the removal of the sediments at the south-west corner of the typhoon shelter shall be slowed down or restricted to specific non-popular hours in weekdays when it is necessary during construction.	Corner of CBTS/implementation of harbour-front enhancement	CEDD <u>1</u>		1			EIAO-TM
S3.8.8	Carry out dredging at the corner of CBTS to remove the sediment and clean the slime attached on the CBTS shoreline seawall	Corner of CBTS & CBTS shoreline seawall/implementation of harbour-front enhancement	CEDD <sup>2</sup>		V			EIAO-TM
Operation 1	Phase	L						
For the Wh								

<sup>1</sup> CEDD will identify an implementation agent.

<sup>&</sup>lt;sup>2</sup> CEDD will identify an implementation agent.

#### Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	Implementation Stages*			on	Relevant Legislation
201100		Liotation / Thining	Agent	Des	С	0	Dec	and Guidelines
S3.10.2	Monthly (from July to September) monitoring of odour impacts, for a period of 5 years, is proposed during the operational phase of the Project to ascertain the effectiveness of the Enhancement Package over time, and to monitor any on- going odour impacts at the ASRs.	Planned ASRs (CBTS Breakwater)/First 5-year period of operation phase	CEDD <sup>1</sup>			V		EIAO-TM
For DP1 -	CWB (Within the Project Boundary)							
\$3.6.53 – \$3.6.54	The design parameters of the East and Central Ventilation Buildings as set in Tables 3.10 and 3.11	East and Central Ventilation Buildings / During operation of the Trunk Road	HyD			V		
\$3.10.2	Air quality monitoring for the operation performance of the East Ventilation Building and associated East Vent Shaft will be conducted.	East Vent Shaft / During operation of the East Ventilation Building and associated East Vent Shaft	HyD			V		EIAO-TM

• Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

Appendix 3.1

Contract no. HK/2011/07

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

Monthly EM&A Report

#### Table A13.2 Implementation Schedule for Noise Control

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	In	1 .	entati ges*	on	Relevant Legislation and Guidelines
				Des	С	0	Dec	
Constructio	n Phase							
For the Whe	ole Project							

#### Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Stages*			on	Relevant Legislatio	
	g		Agent	Des	С	0	Dec	and Guidelines
S4.9.4	Good Site Practice:	Work Sites / During	Contractor		$\checkmark$			EIAO-TM, NCO
	<ul> <li>Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program.</li> </ul>	Construction						
	<ul> <li>Silencers or mufflers on construction equipment shall be utilized and shall be properly maintained during the construction program.</li> </ul>							
	• Mobile plant, if any, shall be sited as far away from NSRs as possible.							
	<ul> <li>Machines and plant (such as trucks) that may be in intermittent use shall be shut down between works periods or shall be throttled down to a minimum.</li> </ul>							
	<ul> <li>Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.</li> </ul>							
	• Material stockpiles and other structures shall be effectively utilized, wherever practicable, in screening noise from on- site construction activities.							
For DP1 –	CWB (Within the Project Boundary)							

#### Appendix 3.1

#### Contract no. HK/2011/07

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

Monthly EM&A Report

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	Ir	nplem Sta	entati ges*	ion	Relevant Legislation
			Agent	Des	С	0	Dec	and Guidelines
\$4.8.3 – \$4.8.5	<ul> <li>Use of quiet powered mechanical equipment, movable noise barrier and temporary noise barrier for the following tasks:</li> <li>Slip road 8 tunnel</li> <li>Construction of diaphragm wall and substructures of the tunnel approach ramp</li> <li>Excavation</li> <li>Construction of slabs</li> <li>Backfill</li> <li>Demolition and construction of substructures for the IEC</li> <li>Demolition works of existing piers and crossheads of the marine section of the existing IEC</li> <li>Use of PME grouping for the following tasks:</li> <li>At-grade road construction</li> <li>Substructure for IECL connection</li> </ul>	Work Sites / During Construction	Contractor		V			EIAO-TM, NCO
For DP2 –	WDII Major Roads (Road P2)							
S4.8.3 – S4.8.4	Use of quiet powered mechanical equipment, movable noise barrier and temporary noise barrier for the following tasks: • Temporary road diversion • Resurfacing • At-grade roadwork	Work Sites / During Construction	Contractor		V			EIAO-TM, NCO
For DP3 –	Reclamation Works							
S4.8.3 – S4.8.4	Use of quiet powered mechanical equipment for the following task: • Filling behind seawall • Seawall construction	Work Sites / During Construction	Contractor		V			EIAO-TM, NCO

#### Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	Implementation Stages*			on	Relevant Legislation
Lintitei	Environmental Protection Measures / Mitigation Measures	Location / Thining	Agent	Des	С	0	Dec	and Guidelines
For DP5 –	Wan Chai East Sewage Outfall							
S4.8.3 – S4.8.4	Use of quiet powered mechanical equipment for the following tasks: • Submarine pipelines (marine section)	Work Sites / During Construction	Contractor		V			EIAO-TM, NCO
For DP6 – Ci	<ul><li>Use of quiet powered mechanical equipment and movable noise barrier for the following tasks:</li><li>Installation of a new pipeline (land section)</li></ul>							
For DP6 -	Cross-Harbour Water Mains from Wan Chai to Tsim Sha Tsui							
S4.8.3 – S4.8.4	Use of quiet powered mechanical equipment for the following tasks: • Submarine pipelines (marine section) •	Work Sites / During Construction	Contractor					EIAO-TM, NCO

#### Appendix 3.1

Contract no. HK/2011/07

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

Monthly EM&A Report

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	Implementation Stages*				Relevant Legislation
			Agent	Des	С	0	Dec	and Guidelines
Operation 1	Phase							
For DP1 –	CWB (Within the Project Boundary)							

#### Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

Monthly EM&A Report

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In		entati ges*	on	Relevant Legislation
			Agent	Des	С	0	Dec	and Guidelines
S4.8.14 – S4.8.18	<ul> <li>For Existing NSRs</li> <li>about 235m length of noise semi-enclosure with transparent panel covering the westbound slip road from the IEC</li> <li>about 230m length of noise semi-enclosure with transparent panel covering the main carriageways (eastbound and westbound) of the CWB and IEC</li> <li>about 135m length of 5.5m high cantilevered noise barrier with 3m cantilever inclined at 45° with transparent panel on the eastbound slip road to the IEC</li> <li>about 95m length of 5.5m high cantilevered noise barrier with 1m cantilever inclined at 45° with transparent panel on the eastbound slip road to the IEC</li> <li>about 95m length of 3.5m high vertical noise barrier with 1m cantilever inclined at 45° with transparent panel on the eastbound slip road to the IEC</li> <li>about 350m length of 3.5m high vertical noise barrier with transparent panel on the eastbound slip road to the IEC</li> <li>low noise road surfacing for the trunk road (except tunnel section and beneath the landscaped deck at the eastern portal area) with speed limit of 70 km/hour</li> <li>For Future/Planned NSRs</li> <li>about 265m length of noise semi-enclosure with transparent panel covering the westbound slip road from the IEC</li> </ul>	Near North Point / Before commencement of operation of road project In between the Electric Centre (next to City Garden) and CDA(1) site / Before occupation of Planned NSRs in CDA and CDA(1) sites.	HyD	1	√ √#	1		EIAO-TM

#### Appendix 3.1

Contract no. HK/2011/07

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

Monthly EM&A Report

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	Implementation Stages*		on	Relevant Legislation	
			Agent	Des	С	0	Dec	and Guidelines
	• The openable windows of the temple, if any, should be	Near Causeway Bay Fire	Project					
	orientated so as to avoid direct line of sight to the existing	Station / During detailed	Proponent for					
	Victoria Park Road as far as practicable.	design of the re-	the					
		provisioned Tin Hau	re-provisioned					
		Temple	Tin Hau Temple					

\* Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

<sup>#</sup> Only the steel frame for this section of noise semi-enclosure would be erected in advance during the construction of the westbound slip road.

#### Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

#### Table A13.3 Implementation Schedule for Water Quality Control

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location /	Implementation	In	•	entatio ges*	on	Relevant Legislation
		Timing	Agent	Des	С	0	Dec	and Guidelines
Constructio	on Phase							
For DP3 – Boundary)	Reclamation Works, DP5 (Wan Chai East Sewage Outfall), DP6 (Cross-Harbo	our Water Mains	from Wan Chai to T	Tsim Sh	a Tsu	i), DP.	1 - CW	B (within the Project
\$5.8	A phased reclamation approach is planned for the WDII. Containment of fill within each of the reclamation phases by seawalls is proposed, with the seawall constructed first (above high water mark) with filling carried out behind the completed seawalls. Any gaps that may need to be provided for marine access will be shielded by silt curtains to control sediment plume dispersion away from the site. Filling for seawall construction should be carried out behind the silt curtain	Work site / During the construction period	Contractor		V			EIAO-TM, WPCO
\$5.8	<ul> <li>Dredging shall be carried out by closed grab dredger for the following works:</li> <li>Seawall construction in all the reclamation areas;</li> <li>Construction of the CWB Tunnel</li> <li>Construction of the proposed WSD water mains; and</li> <li>Construction of the proposed Wan Chai East sewage outfall pipelines.</li> </ul>	Work site / During the construction period	Contractor		$\checkmark$			EIAO-TM, WPCO
S5.8, Figure 5.3	<ul> <li>Dredging for the Wan Chai East sewage outfall pipelines shall not be carried out concurrently with the following activities:</li> <li>Dredging along the proposed cross-harbour water mains;</li> <li>Dredging along the seawall in the Wan Chai Reclamation (WCR) zone (area between HKCEC Extension and PCWA).</li> </ul>	Work site / During the construction period	Contractor		V			EIAO-TM, WPCO

Appendix 3.1

Monthly EM&A Report

#### Contract no. HK/2011/07

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

EIA Ref	Environmental Protection Measures /	Mitigation Measures	Location /	Implementation	Ir	nplem Sta	entati ges*	on	Relevant Legislation
			Timing	Agent	Des	С	0	Dec	and Guidelines
S5.8	The water body behind the temporary reclamations within the Causeway Bay typhoon shelter shall not be fully enclosed.		Work site / During the construction period	Contractor		V			EIAO-TM, WPCO
		Work site /	Contractor						
S5.8	within the temporary embayment b impermeable barrier, suspended from a and extending down to the seabed, will the HKCEC1 commences. The bar discharge flows from Culvert L to th contractor will maintain this barrier	as a mitigation measure, to avoid the accumulation of water borne pollutants within the temporary embayment between CRIII and HKCEC1, an mpermeable barrier, suspended from a floating boom on the water surface nd extending down to the seabed, will be erected by the contractor before the HKCEC1 commences. The barrier will channel the stormwater ischarge flows from Culvert L to the outside of the embayment. The ontractor will maintain this barrier until the reclamation works in IKCEC2W are carried out and the new Culvert L extension is constructed.				V			EIAO-TM, WPCO
S5.8, Figure 5.3	The total dredging rates in each of the n than the maximum production rates stat production rates without considering the	ed in the table below. These are the	Work site / During the construction period	Contractor		V			EIAO-TM, WPCO
	Reclamation Area	Maximum Dredging Rate     Maximum Dredging       m³ per day     m³ per hour (for 16 hrs per day)     Rate (m³ per week)							
1	North Point Shoreline Zone (NPR) Causeway Bay TBW	6,000         375         42,000           1,500         94         10,500							
	Shoreline Zone TCBR PCWA Zone	6,000         375         42,000           5,000         313         35,000							

#### Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

EIA Ref	Environmental Protection Measures /	Mitigatio	n Moasuros		Location /	Implementation	In		entati ges*	ion	Relevant Legislation
EIA KU	Environmental Frotection Measures /	unigano	in wreasures		Timing	Agent	Des	С	0	Dec	and Guidelines
	Wan Chai Shoreline Zone (WCR)	6,000	375	42,000							
	HKCEC Shoreline Zone HKCEC Stage 1 & 3 (HKCEC) HKCEC Stage 2	1,500	94 375	10,500 42,000							
	Cross Harbour Water Mains	1.500	94	10,500							
	Wan Chai East Submarine Sewage Pipeline	1,500	94	10,500							
	Note: 1,500 m <sup>3</sup> per day shall be app seawall of WCR1.										
S5.8, Figure 5.3	Dredging along the seawall at WCF 1,500m <sup>3</sup> per day for construction of th proximity of the WSD intake), followed western seawall (above high water man much as possible from further dredging	e western by partial k) to pro	seawall (wh seawall con	nich is in close struction at the	Work site / During the construction period	Contractor		V			EIAO-TM, WPCO
S5.8, Figure 5.3	For dredging within the Causeway Ba partially constructed to protect the no dredging activities. For example, at seawalls shall be constructed first (al seawater intakes at the inner water woul the remaining dredging activities along	arby seav FCBR1W ove high d be prote	water intake , the southe water mar ected from th	s from further rn and eastern k) so that the e impacts from	Work site / During the construction period	Contractor		V			EIAO-TM, WPCO
S5.8, Figure 5.3	Silt curtains shall be deployed aroun seawall dredging and seawall trench fi TCBR and NP.				Work site / During the construction period	Contractor		V			EIAO-TM, WPCO
S5.8, Figure 5.3	Silt screens shall be applied to seawater as stated below:       Interim Construction Stage       Scenario 2A in early       WSD saltway	pplicatio	ns	struction stages	Work site / During the construction period	Contractor		V			EIAO-TM, WPCO
	2009 with concurrent Bay, Sheung dredging activities at Cooling wat	Wan, Wan er intakes	Chai, Kowloo for Hong Ko								

#### Appendix 3.1

Monthly EM&A Report

Contract no. HK/2011/07

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

Implementation Location / Implementation **Relevant Legislation** Stages\* EIA Ref **Environmental Protection Measures / Mitigation Measures** Timing Agent and Guidelines Des С 0 Dec TBW, NP and Water Convention and Exhibition Centre Phase I, Telecom Mains Zone House / HK Academy for Performing Arts / Shun On Centre, Wan Chai Tower / Revenue Tower / Immigration Tower and Sun Hung Kai Centre **Scenario 2B** 2009/2010 in late WSD saltwater intakes at Sheung Wan, Wan Chai with Cooling water intakes for Queensway Government Offices, Excelsior Hotel, World Trade Centre and concurrent dredging activities Sewage Windsor House. at Zone Pipelines and TCBR. Scenario 2C in 2011 with WSD saltwater intakes at Sheung Wan and Reprovisioned WSD Wan Chai saltwater intake. concurrent dredging activities at HKCEC and Cooling water intakes for MTR South, Excelsion Hotel & World Trade Centre and reprovisioned TCBR. Windsor House. ProPECC PN 1/94; S5.8 Work site / Contractor  $\sqrt{}$ Other mitigation measures include: WPCO (TM-DSS) During the mechanical grabs, if used, shall be designed and maintained to avoid ٠ construction spillage and sealed tightly while being lifted. For dredging of any period contaminated mud, closed watertight grabs must be used; all vessels shall be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash; • all hopper barges and dredgers shall be fitted with tight fitting seals to their bottom openings to prevent leakage of material; construction activities shall not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site or dumping grounds; loading of barges and hoppers shall be controlled to prevent splashing of dredged material into the surrounding water. Barges or hoppers shall not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation; and

## Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location /	Implementation	In		entati ges*	on	Relevant Legislation
		Timing	Agent	Des	С	0	Dec	and Guidelines
	<ul> <li>before commencement of the reclamation works, the holder of Environmental Permit has to submit plans showing the phased construction of the reclamation, design and operation of the silt curtain.</li> </ul>							
S5.8	Silt screens are recommended to be deployed at the seawater intakes during the reclamation works period. Installation of silt screens at the seawater intake points may cause a potential for accumulation and trapping of pollutants, floating debris and refuse behind the silt screens and may lead to potential water quality deterioration at the seawater intake points. Major sources of pollutants and floating refuse include the runoff and storm water discharges from the nearby coastal areas. As a mitigation measure to avoid the pollutant and refuse entrapment problems and to ensure that the impact monitoring results are representative, regular maintenance of the silt screens and refuse collection shall be performed at the monitoring stations at regular intervals on a daily basis. The Contractor shall be responsible for keeping the water behind the silt screen free from floating rubbish and debris during the impact monitoring period.	Work site / During the construction period	Contractor		V			EIAO-TM, WPCO

Appendix 3.1

Contract no. HK/2011/07

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

Monthly EM&A Report

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location /	Implementation	In	nplem Stag	entati ges*	on	Relevant Legislation
		Timing	Agent	Des	С	0	Dec	and Guidelines
S5.8	Dredging of contaminated mud is recommended as a mitigation measures for control of operational odour impact from the Causeway Bay typhoon shelter. In recognition of the potential impacts caused by dredging activities close to the seawater intakes, only 1 small close grab dredger shall be operated within the typhoon shelter (for the dredging to mitigate odour impact) at any time to minimize the potential impact. Double silt curtains shall be deployed to fully enclose the closed grab dredger during the dredging operation. In addition, an impermeable barrier, suspended from a floating boom on the water surface and extended down to the seabed, shall be erected to isolate the adjacent intakes as much as possible from dredging activities. For example, if dredging is to be carried out at the southwest corner of the typhoon shelter, physical barriers shall be erected to west of the cooling water intake for Excelsior Hotel so that the intake would be shielded from most of the SS generated from the dredging operation to the west of the intake. For area in close proximity of the cooling water intake point, the dredging operations. Daily monitoring of SS at the cooling water intake shall be carried out, and 24 hour monitoring of turbidity at the intakes shall be implemented during the dredging activities. If the monitoring results indicate that the dredging operation has caused significant changes in water quality conditions at the seawater intakes, appropriate actions shall be taken to stop the dredging and mitigation measures such as slowing down the dredging rate shall be implemented.	Causeway Bay typhoon shelter/Imple mentation of harbour-front enhancement.	CEDD <u>3</u>					WPCO

#### Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

Monthly EM&A Report

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location /	Implementation	In		entati ges*	ion	Relevant Legislation								
EIA KU	Environmental Procedon Measures / Mitigation Measures	Timing	Agent	Des	С	0	Dec	and Guidelines								
For the Wh	ole Project															
S5.8	Construction Runoff and Drainage	Work site	Contractor		$\checkmark$			ProPECC PN 1/94;								
	<ul> <li>use of sediment traps, wheel washing facilities for vehicles leaving the site, and adequate maintenance of drainage systems to prevent flooding and overflow;</li> </ul>	/ During the constructi on period						WPCO (TM-DSS)								
	• Permanent drainage channels shall incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities shall be based on the guidelines in Appendix A1 of ProPECC PN 1/94;	s t f														
	<ul> <li>a sediment tank constructed from pre-formed individual cells of approximately 6 - 8 m3 capacity can be used for settling ground water prior to disposal;</li> </ul>															
	• oil interceptors shall be provided in the drainage system for the tunnels and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor shall have a bypass to prevent flushing during periods of heavy rain;															
	<ul> <li>precautions and actions to be taken when a rainstorm is imminent or forecast, and during or after rainstorms. Particular attention shall be paid to the control of any silty surface runoff during storm events;</li> </ul>															
	<ul> <li>on-site drainage system shall be installed prior to the commencement of other construction activities. Sediment traps shall be installed in order to minimise the sediment loading of the effluent prior to discharge;</li> </ul>															
	<ul> <li>All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge shall be adequately designed for the controlled release of storm flows. All sediment control measures shall be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage shall be reinstated to its original condition when the construction work is finished or the temporary diversion is no longer</li> </ul>															

<sup>3</sup> CEDD will identify an implementation agent.

Appendix 3.1

## Contract no. HK/2011/07

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

Monthly EM&A Report

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location /	Implementation	In		entati ges*	on	Relevant Legislation
LIITIKI	Environmental Protection Measures / Mitigation Measures	Timing	Agent	Des	С	0	Dec	and Guidelines
	<ul> <li>required.</li> <li>All fuel tanks and store areas shall be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity.</li> </ul>							
	• Minimum distances of 100 m shall be maintained between the storm water discharges and the existing or planned WSD flushing water intakes during construction phase.							
\$5.8	Sewage from Construction Work Force Construction work force sewage discharges on site shall be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage shall be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor shall also be responsible for waste disposal and maintenance practices.	Work site / During the construction period	Contractor		V			ProPECC PN 1/94; WPCO (TM-DSS)
S5.8	<i>Floating Debris and Refuse</i> Collection and removal of floating refuse shall be performed at regular intervals on a daily basis. The contractor shall be responsible for keeping the water within the site boundary and the neighbouring water free from rubbish.	Work site and adjacent water / During the construction period.	Contractor		$\checkmark$			WPCO

#### Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location /	Implementation	In	nplem Sta	entati ges*	on	Relevant Legislation
LINKI	Environmental Protection Measures / Mitigation Measures	Timing	Agent	Des	С	0	Dec	and Guidelines
S5.8	Storm Water Discharges Minimum distances of 100 m shall be maintained between the existing or planned stormwater discharges and the existing or planned WSD flushing water intakes.	Work site and adjacent water / During the design and construction period.	Contractor	V	V			WPCO
Operation	Phase							
	B (within the Project Boundary)				r		T	
S5.8	<ul> <li>For the operation of CWB, a surface water drainage system would be provided to collect road runoff. The following operation stage mitigation measures are recommended to ensure road runoff would comply with the TM under the WPCO:</li> <li>The drainage from tunnel sections shall be directed through petrol interceptors to remove oil and grease before being discharged to the nearby foul water manholes.</li> </ul>	CWB/During design and operational period	HyD/TD <sup>3</sup>	V		V		WPCO
	• Petrol interceptors shall be regularly cleaned and maintained in good working condition.							
	Oily contents of the petrol interceptors shall be properly handled and disposed of, in compliance with the requirements of the Waste Disposal Ordinance.							
	• Sewage arising from ancillary facilities of CWB (for examples, car park,							

#### Appendix 3.1

Contract no. HK/2011/07

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

Monthly EM&A Report

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location /	Implementation	In	nplem Stag	on	Relevant Legislation
		tunnel afficient roposed     tunnel     tunnel	and Guidelines				
	<ul> <li>control room, ventilation and administration buildings and tunnel portals) shall be connected to public sewerage system. Sufficient capacity in public sewerage shall be made available to the proposed facilities.</li> <li>Road drainage shall also be provided with adequately designed silt trap to minimize discharge of silty runoff.</li> <li>The design of the operational stage mitigation measures for CWB shall take into account the guidelines published in ProPECC PN 5/93 "Drainage Plans subject to Comment by the EPD." All operational discharges from the CWB into drainage or sewerage systems are required to be licensed by EPD under the WPCO.</li> </ul>						

\* Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

<sup>3</sup> if employ Management, Operation and Maintenance (MOM) Contract

#### Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

#### Table A13.4 Implementation Schedule for Waste Management

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	nplem Sta	entati ges*	ion	Relevant Legislation
2		Docution / Thining	Agent	Des	С	0	Dec	and Guidelines
Constructio	on Phase							
For DP3 –	Reclamation Works							
	Marine Sediments	Work site / During the construction period	Contractor		V			ETWB TCW No. 34/2002
S6.7.2	The dredged marine sediments would be loaded onto barges, transported to and disposed of at the designated disposal sites at South of Cheung Chau, East of Ninepin, East of Tung Lung Chau, South of Tsing Yi or East of Sha Chau to be allocated by the MFC depending on their level of contamination or at other disposal sites after consultation with the MFC and EPD. In accordance with the ETWB TCW No. 34/2002, the contaminated material must be dredged and transported with great care. The mitigation measures recommended in Section 5 of the EIA Report shall be incorporated. The dredged contaminated sediment must be effectively isolated from the environment upon final disposal and shall be disposed of at the Type 2 confined marine disposal contaminated mud pit.							
86.7.3	Based on the biological screening results, the Category H (>10xLCEL) sediment which failed the biological testing would require Type 3 special disposal. The volume of Category H sediment from the Causeway Bay typhoon shelter which would require special disposal arrangements is estimated to be approximately 0.05 Mm <sup>3</sup> . A feasible containment method is proposed whereby the dredged sediments are sealed in geosynthetic containers and, at the disposal site, the containers would be dropped into the designated contaminated mud pit where they would be covered by further mud disposal and later by the mud pit capping, thereby meeting the requirements for fully confined mud disposal.							

#### Appendix 3.1

Monthly EM&A Report

#### Contract no. HK/2011/07

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

Implementation Implementation **Relevant Legislation** Stages\* Environmental Protection Measures / Mitigation Measures EIA Ref Location / Timing and Guidelines Agent Des С 0 Dec S6.7.5 It will be the responsibility of the Contractor to satisfy the appropriate authorities that the contamination levels of the marine sediment to be dredged have been analysed and recorded. According to the ETWB TCW No. 34/2002, this will involve the submission of a formal Sediment Quality Report to the DEP, at least 3 months prior to the dredging contract being tendered During transportation and disposal of the dredged marine sediments requiring Type 1 and Type 2 disposal, the following measures shall be taken to minimise potential impacts on water S6.7.6 quality: Bottom opening of barges shall be fitted with tight fitting seals to prevent leakage of material. Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved.

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	nplem Sta	entati ges*	on	Relevant Legislation
		Lookidon / Thining	Agent	Des	С	0	Dec	and Guidelines
	<ul> <li>Monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the DEP.</li> <li>Barges or hopper barges shall not be filled to a level that would cause the overflow of materials or sediment laden water during loading or transportation.</li> </ul>							
\$6.6.12	<i>Floating Refuse</i> During the construction phase, the project proponent's contractor will be responsible for the collection of any refuse within their works area. Floating booms will be provided on the water surface to confine the refuse from the working barges as well as to avoid the accumulation of pollutants within temporary embayment as mentioned in Table 13.3.	Work site / During the construction period	Contractor		V			

For the Whole Project

Appendix 3.1

#### Contract no. HK/2011/07

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

Monthly EM&A Report

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	nplem Sta	entati ges*	on	Relevant Legislation
	Za in omnentar i i occorton i renou co / ringation renou co	Lookton, Thing	Agent	Des	С	0	Dec	and Guidelines
S6.7.7	<ul> <li>Good Site Practices</li> <li>Recommendations for good site practices during the construction activities include:</li> <li>nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site;</li> <li>training of site personnel in proper waste management and chemical waste handling procedures;</li> <li>provision of sufficient waste disposal points and regular collection for disposal;</li> <li>appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;</li> <li>regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; and</li> <li>a recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).</li> </ul>	Work site / During the construction period	Contractor					Waste Disposal Ordinance (Cap.354)

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In		entati ges*	on	Relevant Legislation
Lintiter	Environmental Protection Measures / Mitigation Measures	Location / Thinng	Agent	Des	С	0	Dec	and Guidelines
S6.7.8	<ul> <li>Waste Reduction Measures</li> <li>Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:</li> <li>segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> </ul>	Work site / During planning and design stage, and construction stage	Contractor	V	V			
	<ul> <li>to encourage collection of aluminium cans, PET bottles and paper, separate labelled bins shall be provided to segregate these wastes from other general refuse generated by the work force;</li> </ul>							
	• any unused chemicals or those with remaining functional capacity shall be recycled;							
	<ul> <li>use of reusable non-timber formwork, such as in casting the tunnel box sections, to reduce the amount of C&amp;D material.</li> </ul>							
	<ul> <li>prior to disposal of C&amp;D waste, it is recommended that wood, steel and other metals shall be separated for re-use and / or recycling to minimise the quantity of waste to be disposed of to landfill;</li> </ul>							
	• proper storage and site practices to minimise the potential for damage or contamination of construction materials; and							
	<ul> <li>plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.</li> </ul>							

#### Appendix 3.1

#### Contract no. HK/2011/07

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

Monthly EM&A Report

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	nplem Sta	entati ges*	on	Relevant Legislation
21111101		Lioution / Timing	Agent	Des	С	0	Dec	and Guidelines
S6.7.10	General Refuse General refuse shall be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D material. A collection area shall be provided where wastes can be stored and loaded prior to removal from site. An enclosed and covered area is recommended to reduce the occurrence of 'wind blow' light material.	Work site / During the construction period	Contractor		V			Public Health and Municipal Services Ordinance (Cap. 132)
\$6.7.11	Chemical Wastes After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) shall be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals shall be collected by a licensed collector for disposal at the CWTF or other licensed facility in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Work site / During the construction period	Contractor		V			Waste Disposal (Chemical Waste) (General) Regulation Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes
\$6.7.12	Construction and Demolition Material C&D material shall be sorted on-site into inert C&D material (that is, public fill) and C&D waste. All the suitable inert C&D material shall be broken down to 250 mm in size for reuse as public fill in the WDII reclamation. C&D waste, such as wood, glass, plastic, steel and other metals shall be reused or recycled and, as a last resort, disposed of to landfill. A suitable area shall be designated to facilitate the sorting process and a temporary stockpiling area will be required for the separated materials.	Work site / During the construction period	Contractor		V			ETWB TCW No. 33/2002, 31/2004, 19/2005

#### Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

Monthly EM&A Report

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In		entati ges*	on	Relevant Legislation
Lint Kei	Environmental Protection Measures / Mitigation Measures	Location / Thinng	Agent	Des	С	0	Dec	and Guidelines
S6.7.13	In order to monitor the disposal of public fill and C&D waste at public filling facilities and landfills, respectively, and to control fly tipping, a trip-ticket system shall be included as one of the contractual requirements and implemented by the Environmental Team undertaking the environmental monitoring and audit work. An Independent Environment Checker shall be responsible for auditing the results of the system.	Work site / During the construction period	Contractor and Independent Environmental Checker		V			ETWB TCW No. 31/2004
S6.7.14	<ul> <li>Bentonite Shurry</li> <li>The disposal of residual used bentonite slurry shall follow the good practice guidelines stated in ProPECC PN 1/94</li> <li>"Construction Site Drainage" and listed as follows:</li> <li>If the disposal of a certain residual quantity cannot be writed the used after the marine.</li> </ul>	Work site / During the construction period	Contractor		V			ProPECC PN 1/94
	avoided, the used slurry may be disposed of at the marine spoil grounds subject to obtaining a marine dumping licence from EPD on a case-by-case basis.							
	• If the used bentonite slurry is intended to be disposed of through the public drainage system, it shall be treated to the respective effluent standards applicable to foul sewers, storm drains or the receiving waters as set out in the Technical Memorandum of Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Waters.							
	<ul> <li>If the used bentonite slurry is intended to be disposed to public fill reception facilities, it will be mixed with dry soil on site before disposal.</li> </ul>							

\* Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

Appendix 3.1

Contract no. HK/2011/07

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

Monthly EM&A Report

#### Table A13.5 Implementation Schedule for Land Contamination

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In		entati ges*	on	Relevant Legislation
Lint Kei	Environmental Protection Steasares / Shitigation Steasares	Location / Timing	Agent	Des	С	0	Dec	and Guidelines
Constructio	on Phase							
For the Wh	nole Project							
S.12.6	The contaminated site shall be cleaned up before commencement of site clearance and construction work at the concerned area which may disturb the ground.	A King Marine / Before commencement of construction activities at A King Marine.	Project proponent for the re- provisioned Tin Hau Temple	V				"Guidance Notes for Investigation and Remediation of Contaminated Sites of Petrol Filling Stations, Boatyards, and Car Repair/Dismantling Workshops" published by EPD, HKSAR EPD ProPECC Note No. 3/94
S7.10	<ul> <li>During soil remediation works, the Contractor for the excavation works shall take note of the following points for excavation:</li> <li>Excavation profiles must be properly designed and executed;</li> <li>In case the soil to be excavated is situated beneath the groundwater table, it may be necessary to lower the groundwater table by installing well points or similar means;</li> <li>Quantities of soil to be excavated must be estimated;</li> <li>It maybe necessary to split quantities of soil according to soil type, degree and nature of contamination.</li> <li>Temporary storage of soil at intermediate depot or on-site</li> </ul>	A King Marine / During soil remediation works	Contractor	V				Air Pollution Control Ordinance Noise Control Ordinance Waste Disposal Ordinance Waste Disposal (Chemical Waste) (General) Regulation

#### Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	nplem Sta	entati ges*	on	Relevant Legislation and Guidelines
			Agent	Des	С	0	Dec	and Guidelines
	maybe required. The storage site shall include protection facilities for leaching into the ground. eg. Liner maybe required.							
	<ul> <li>Supply of suitable clean backfill materials is needed after excavation.</li> <li>Care must be taken of existing buildings and utilities.</li> <li>Precautions must be taken to control of ground settlement</li> <li>Speed controls for vehicles shall be imposed on dusty site areas.</li> <li>Vehicle wheel and body washing facilities at the site's exit points shall be established and used.</li> <li>The following environmental mitigation measures shall be strictly followed during the operation and/or maintenance of the CS/S facilities:</li> </ul>							Water Pollution Control Ordinance

Appendix 3.1

Monthly EM&A Report

Contract no. HK/2011/07

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

Implementation Implementation **Relevant Legislation** Stages\* EIA Ref **Environmental Protection Measures / Mitigation Measures** Location / Timing and Guidelines Agent Des С 0 Dec Air Quality Mitigation Measures The loading, unloading, handling, transfer or storage of cement shall be carried out in an enclosed system. The loading, unloading, handling, transfer or storage of other materials which may generate airborne dust emissions such as untreated soil and oversize materials sorted out from the screening plant and stabilized soil stockpiled in the designated handling area, shall be carried out in such a manner to prevent or minimise dust emissions. These materials shall be adequately wetted prior to and during the loading, unloading and handling operations. All practicable measures, including speed controls for vehicles, shall be taken to prevent or minimize the dust emission caused by vehicle movement. Tarpaulin or low permeable sheet shall be put on dusty vehicle loads transported between site locations. Noise Mitigation Measures The mixing facilities shall be sited as far as practicable to the nearby noise sensitive receivers. Simultaneous operation of mixing facilities and other equipment shall be avoided. Mixing process and other associated material handling activities shall be properly scheduled to minimise potential cumulative noise impact on the nearby noise sensitive receivers. Construction Noise Permit shall be applied for the operation of powered mechanical equipment during restricted hours (if any).

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	Implementation Stages*			Relevant Legislation
	BB		Agent	Des	С	0	Dec	and Guidelines
	<ul> <li><u>Water Quality Mitigation Measures</u></li> <li>Stockpile of untreated soil shall be covered as far as</li> </ul>							
	practicable to prevent the contaminated material from leaching out. The leachate shall be discharged following							
	the requirements of WPCO.							
	Waste Mitigation Measures							
	• Treated oversize materials will be used as filling material							
	for backfilling within the site. Sorted materials of size							
	smaller than 5 cm will be collected and transferred to the							
	mixing plant for further decontamination treatment.							
	• Stabilized soils shall be broken into suitable size for backfilling or reuse on site.							
	• A high standard of housekeeping shall be maintained within the mixing plant area.							
	<ul> <li>If necessary, there shall be clear and separated areas for stockpiling of untreated and treated materials.</li> </ul>							

\* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

Appendix 3.1

Contract no. HK/2011/07

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

Monthly EM&A Report

#### Table A13.6 Implementation Schedule for Marine Ecology

EIA Ref	Environmental Protection Measures / Mitigation Measures	ronmental Protection Measures / Mitigation Measures Location / Timing		Implementation Stages*			on	Relevant Legislation	
	g		Agent	Des	С	0	Dec	and Guidelines	
Constructio	on Phase								
For the Wh	ole Project - Schedule 3 DP								
8.9.7.2	Alternative design of the Trunk Road constructed in tunnel shall be adopted to avoid permanent reclamation in CBTS and ex-PWCA Basin.	-	CEDD/HyD	V				EIAO TM Annex 16 (Section 8.4) & EIAO Guidance Note No. 3/2002.	
For DP3 –	Reclamation Works								
\$.9.7.3	Translocation of those potentially affected coral colonies to the nearby suitable habitats such as Junk Bay is recommended. A detailed translocation plan (including translocation methodology, monitoring of transplanted corals, etc.) should be drafted and approval by AFCD during the detailed design stage of the Project.	Ex-PCWA Basin and along seawall next to a public pier which is about 250 m away from the CBTS	CEDD/HyD	V				EIAO TM Annex 16 (Section 8.4) & EIAO Guidance Note No. 3/2002.	

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

Monthly EM&A Report

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	•	entati ges*	on	Relevant Legislation
		Liotation, Thing	Agent	Des	С	0	Dec	and Guidelines
S.9.7.4	<ul> <li>During dredging and filling operations, a number of mitigation measures to control water quality shall be adopted to confine sediment plume within reclamation area and protect marine fauna in proximity to the reclamation. The mitigation measures include the following: <ul> <li>Installation of silt curtains during dredging activities</li> <li>Use of tightly-closed grab dredger</li> <li>Reduction of dredging rate</li> <li>Control of grab descending speed</li> <li>Construction of leading edges of seawall in the early stages of the reclamation works</li> </ul> </li> </ul>	Work site / during construction phase	Contractor		V			EIAO TM Annex 16 (Section 8.4) & EIAO Guidance Note No. 3/2002.
	Adoption of multiple-phase construction schedule							

Appendix 3.1

Monthly EM&A Report

#### Contract no. HK/2011/07

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

Implementation **Relevant Legislation** Implementation Stages\* EIA Ref **Environmental Protection Measures / Mitigation Measures** Location / Timing and Guidelines Agent Des С 0 Dec S.9.7.6 To minimize potential disturbance impacts on the foraging Work site during Contractor EIAO TM Annex 16 ardeid population in the CBTS, particularly in the area near the construction phase (Section 8.4) & EIAO A King Shipyard, appropriate mitigation measures shall be Guidance Note No. adopted particularly during the construction phase. The 3/2002 following measures are recommended: • Use of Quiet Mechanical Plant during the construction phase shall be adopted wherever possible. Adoption of multiple-phase construction schedule. • General measures to reduce noise generated during the construction phase (see noise impact assessment) shall be effectively implemented. S.9.7.7 Seawalls shall be constructed in advance around the Work site during EIAO TM Annex 16 Contractor  $\sqrt{}$ reclamation areas within the area of the CBTS to screen (Section 8.4) & EIAO construction phase adjacent feeding ground from construction phase activities, Guidance Note No. reduce noise disturbance to the associated seabirds and also to 3/2002. restrict access to this habitat adjacent to works areas by ship traffic. S.9.7.8 Work site / during EIAO TM Annex 16 Loss of artificial seawall habitats shall be reinstated by the Contractor  $\sqrt{}$ construction of about 1 km vertical wave absorbing seawall (Section 8.4) & EIAO construction phase along the coastlines of the new reclamation around the HKCEC Guidance Note No. and at North Point. The new seawalls are expected to provide 3/2002. large area of hard substrata for settlement and recruitment of intertidal fauna similar to those previously recorded from existing intertidal habitats.

\*Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

Wan Chai Development Phase II and Central-Wanchai Bypass - Sampling, Field Measurement and Testing Works (Stage 2)

#### Table A13.7 Implementation Schedule for Landscape and Visual

EIA Ref	Environmental Protection Measures / Mitigation Measures Location / T		Location / Timing	Implementation Agent	In		entati ges*	ion	Relevant Legislation and Guidelines
				0	Des	С	0	Dec	
Construction	Phase								
For the Whole	Project								
Table 10.5	CM1	Topsoil, where identified, shall be stripped and stored for re-use in the construction of the soft landscape works, where practical.	Work site / During Construction Phase	Contractor	V	V			EIAO TM
Table 10.5	CM2	Existing trees to be retained on site shall be carefully protected during construction.	Work site / During Construction Phase	Contractor	V	V			EIAO TM
Table 10.5	CM3	Trees unavoidably affected by the works shall be transplanted where practical.	Work site / During Construction Phase	Contractor	V	V			EIAO TM
Table 10.5	CM4	Compensatory tree planting shall be provided to compensate for felled trees.	Work site / During Construction Phase	Contractor	V	V			EIAO TM
Table 10.5	CM5	Control of night-time lighting.	Work site / During Construction Phase	Contractor		V			EIAO TM
Table 10.5	CM6	Erection of decorative screen hoarding compatible with the surrounding setting.	Work site / During Construction Phase	Contractor		V			EIAO TM
For DP1 - CV	VB (With	in the Project Boundary)							
Table 10.5	CM1	Topsoil, where identified, shall be stripped and stored for re-use in the construction of the soft landscape works, where practical.	Work site / During Construction Phase	Contractor		V			EIAO TM
Table 10.5	CM2	Existing trees to be retained on site shall be carefully protected during construction.	Work site / During Construction Phase	Contractor	V	V			EIAO TM
Table 10.5	CM3	Trees unavoidably affected by the works shall be transplanted where practical.	Work site / During Construction Phase	Contractor	V	V			EIAO TM
Table 10.5	CM4	Compensatory tree planting shall be provided to compensate for felled trees.	Work site / During Construction Phase	Contractor	V	V			EIAO TM
Table 10.5	CM5	Control of night-time lighting.	Work site / During Construction Phase	Contractor		V			EIAO TM

Appendix 3.1

Monthly EM&A Report

Contract no. HK/2011/07

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

EIA Ref **Environmental Protection Measures / Mitigation Measures** Location / Timing Implementation Implementation **Relevant Legislation** and Guidelines Agent Stages<sup>3</sup> Des С 0 Dec Table 10.5 CM6 Erection of decorative screen hoarding compatible with Work site / During Contractor EIAO TM the surrounding setting Construction Phase For DP2 – WDII Major Roads (Road P2) CM1 Topsoil, where identified, shall be stripped and stored for Work site / During EIAO TM Table 10.5 Contractor  $\sqrt{}$  $\sqrt{}$ re-use in the construction of the soft landscape works, Construction Phase where practical. Work site / During EIAO TM Table 10.5 CM2 Existing trees to be retained on site shall be carefully Contractor  $\sqrt{}$  $\sqrt{}$ protected during construction Construction Phase Table 10.5 CM3 Trees unavoidably affected by the works shall be  $\sqrt{}$  $\sqrt{}$ EIAO TM Work site / During Contractor transplanted where practical. Construction Phase Table 10.5 CM4 Compensatory tree planting V EIAO TM shall be provided to Work site / During Contractor  $\sqrt{}$ compensate for felled trees. Construction Phase Table 10.5 CM5 Control of night-time lighting. EIAO TM Work site / During Contractor  $\sqrt{}$ Construction Phase Table 10.5 Erection of decorative screen hoarding compatible with  $\sqrt{}$ EIAO TM CM6 Work site / During Contractor the surrounding setting. Construction Phase For DP3 – Reclamation Works EIAO TM Table 10.5 CM5 Control of night-time lighting. Work site / During Contractor V Construction Phase Table 10.5 CM6 Erection of decorative screen hoarding compatible with Work site / During Contractor  $\sqrt{}$ EIAO TM the surrounding setting Construction Phase For DP5 – Wan Chai East Sewage Outfall Refer to EIA-CM2 Minimisation of works areas Work site / During Contractor V EIAO TM 058/2001 Construction Phase Table 10.13 Refer to EIA-CM3 Erection of decorative hoardings. Work site / During Contractor V EIAO TM 058/2001 Construction Phase Table 10.13

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing Implementation Agent		In		entati ges*		Relevant Legislation and Guidelines
				Des	С	0	Dec	
Refer to EIA- 058/2001 Table 10.13	CM4 Control night-time lighting.	Work site / During Construction Phase	Contractor		V			EIAO TM
Refer to EIA- 058/2001 Table 10.13	CM5 Minimisation of disruption to public by effective programming of the works.	Work site / During Construction Phase	Contractor		V			EIAO TM
For DP6 - Cros	ss-Harbour Water Mains from Wan Chai to Tsim Sha Tsui							
Refer to EIA- 058/2001 Table 10.13	CM2 Minimisation of works areas.	Work site / During Construction Phase	Contractor		V			EIAO TM
Refer to EIA- 058/2001 Table 10.13	CM3 Erection of decorative hoardings.	Work site / During Construction Phase	Contractor		V			EIAO TM
Refer to EIA- 058/2001 Table 10.13	CM4 Control night-time lighting.	Work site / During Construction Phase	Contractor		V			EIAO TM
Refer to EIA- 058/2001 Table 10.13	CM5 Minimisation of disruption to public by effective programming of the works.	Work site / During Construction Phase	Contractor		V			EIAO TM
<b>Operation Pha</b>	se							
	Project - Schedule 3 DP							
Table 10.6, Figure 10.5.1- 10.5.5	OM1 Aesthetic design of buildings and road-related structures, including viaducts, vent buildings, subways, footbridges and noise barriers and enclosure.	Work site / During Design Stage and Operation Phases	CEDD/HyD	$\checkmark$	V	$\checkmark$		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1- 10.5.5	OM2 Shrub and Climbing Plants to soften proposed structures.	Work site / During Design Stage and Operation Phases	CEDD/HyD	V	V	V		ETWB TCW 2/2004

#### Appendix 3.1

#### Contract no. HK/2011/07

Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

Monthly EM&A Report

Image: Constraint of the section of	EIA Ref	Enviro	onmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	In	Sta	entati ges*	ion	Relevant Legislation and Guidelines
Figure 10.5.1- 10.5.5       and associated structures.       Design Stage and Operation Phases       CEDD <sup>4</sup> V       V         Table 10.6, Figure 10.5.1- 10.5.5       OM4       Aesthetic design of proposed waterfront promenade.       Design Stage and Operation Phases       CEDD <sup>4</sup> V       V						Des	С	0	Dec	
10.5.5Operation PhasesCEDD4Table 10.6, Figure 10.5.1- 10.5.5OM4Aesthetic design of proposed waterfront promenade. Proposed waterfront promenade.Work site / During Design Stage and Operation PhasesCEDD4Table 10.6, Figure 10.5.1- 10.5.5OM5Aesthetic streetscape design.Work site / During Design Stage and Operation PhasesCEDD/HyDTable 10.6, Figure 10.5.1- 10.5.5OM6Aesthetic design of roadside amenity areas.Work site / During Design Stage and Operation PhasesCEDD/HyDTable 10.6, Figure 10.5.1- 10.5.5OM6Aesthetic design of buildings and road-related structures, including viaducts, vent buildings, subways, footbridges and noise barriers and enclosure.Work site / During Design Stage and Operation PhasesCEDD/HyDTable 10.6, Figure 10.5.1- 10.5.5OM1Aesthetic design of buildings, subways, footbridges and noise barriers and enclosure.Work site / During Design Stage and Operation PhasesHyDTable 10.6, 	Table 10.6,	OM3	Buffer Tree and Shrub Planting to screen proposed roads	Work site / During	CEDD/HyD/					ETWB TCW 2/2004
Table 10.6, Figure 10.5.1- 10.5.5       OM4       Aesthetic design of proposed waterfront promenade.       Work site / During Design Stage and Operation Phases       CEDD_	Figure 10.5.1-		and associated structures.	Design Stage and						
Figure 10.5.1- 10.5.5OM5Aesthetic streetscape design.Design Stage and Operation PhasesCEDD/HyD $\checkmark$ $\checkmark$ $\checkmark$ Table 10.6, Figure 10.5.1- 10.5.5OM6Aesthetic design of roadside amenity areas.Work site / During Design Stage and Operation PhasesCEDD/HyD $\checkmark$ $\checkmark$ $\checkmark$ Table 10.6, Figure 10.5.1- 10.5.5OM6Aesthetic design of roadside amenity areas.Work site / During Design Stage and Operation PhasesCEDD/HyD $\checkmark$ $\checkmark$ $\checkmark$ Table 10.6, Figure 10.5.1- 10.5.5OM1Aesthetic design of buildings and road-related structures, 	10.5.5			Operation Phases						
10.5.5       Operation Phases       Operation Phases       Image: CEDD/HyD operation Phases       V       V         Table 10.6, Figure 10.5.1- 10.5.5       OM6       Aesthetic streetscape design.       Work site / During Design Stage and Operation Phases       CEDD/HyD       V       V       V         Table 10.6, Figure 10.5.1- 10.5.5       OM6       Aesthetic design of roadside amenity areas.       Work site / During Design Stage and Operation Phases       CEDD/HyD       V       V       V         Table 10.6, Figure 10.5.1- 10.5.5       OM6       Aesthetic design of roadside amenity areas.       Work site / During Design Stage and Operation Phases       CEDD/HyD       V       V       V         Table 10.6, Figure 10.5.1- 10.5.5       OM1       Aesthetic design of buildings and road-related structures, including viaducts, vent buildings, subways, footbridges and noise barriers and enclosure.       Work site / During Design Stage and Operation Phases       HyD       √       √         Table 10.6, Figure 10.5.1- 10.5.5       OM3       Buffer Tree and Shrub Planting to screen proposed structures       Work site / During Design Stage and Operation Phases       HyD       √       √       √         Table 10.6, Figure 10.5.1- 10.5.5       OM3       Buffer Tree and Shrub Planting to screen proposed roads       Work site / During Design Stage and Operation Phases       HyD       √       √       √         10.5	Гable 10.6,	OM4	Aesthetic design of proposed waterfront promenade.	Work site / During	CEDD <sup>4</sup>	$\checkmark$				ETWB TCW 2/2004
Table 10.6, Figure 10.5.1- 10.5.5OM5 A esthetic streetscape design.Work site / During Design Stage and Operation PhasesCEDD/HyD $\checkmark$ $\checkmark$ $\checkmark$ Table 10.6, Figure 10.5.1- 10.5.5OM6 A esthetic design of roadside amenity areas.Work site / During Design Stage and Operation PhasesCEDD/HyD $\checkmark$ $\checkmark$ $\checkmark$ Table 10.6, Figure 10.5.1- 10.5.5OM6 A esthetic design of buildings and road-related structures, including viaducts, vent buildings, subways, footbridges and noise barriers and enclosure.Work site / During Design Stage and Operation PhasesHyD $\checkmark$ $\checkmark$ Table 10.6, Figure 10.5.1- 10.5.5OM1 and noise barriers and enclosure.Work site / During Design Stage and Operation PhasesHyD $\checkmark$ $\checkmark$ Table 10.6, Figure 10.5.1- 10.5.5OM3 and associated structures.Shrub Planting to screen proposed roads and associated structures.Work site / During Design Stage and Operation PhasesHyD $\checkmark$ $\checkmark$ Table 10.6, Figure 10.5.1- 10.5.5OM3 and associated structures.Work site / During Design Stage and Operation PhasesHyD $\checkmark$ $\checkmark$ Table 10.6, Figure 10.5.1- 10.5.5OM5 and associated structures.Work site / During Design Stage and Operation PhasesHyD $\checkmark$ $\checkmark$ Table 10.6, Figure 10.5.1-OM5 and associated structures.Work site / During Design Stage and Operation PhasesHyD $\checkmark$ $\checkmark$ Table 10.6, Figure 10.5.1-OM5 A esthetic streetscape design.Work site / During De										
Figure 10.5.1- 10.5.5OM6Aesthetic design of roadside amenity areas.Design Stage and Operation PhasesCEDD/HyD $\checkmark$ $\checkmark$ Table 10.6, Figure 10.5.1- 10.5.5OM6Aesthetic design of roadside amenity areas.Work site / During Design Stage and Operation PhasesCEDD/HyD $\checkmark$ $\checkmark$ $\checkmark$ Table 10.6, Figure 10.5.1- 10.5.5OM1Aesthetic design of buildings and road-related structures, including viaducts, vent buildings, subways, footbridges and noise barriers and enclosure.Work site / During Design Stage and Operation PhasesHyD $\checkmark$ $\checkmark$ Table 10.6, Figure 10.5.1- 10.5.5OM2Shrub and Climbing Plants to soften proposed structures and associated structures.Work site / During Design Stage and Operation PhasesHyD $\checkmark$ $\checkmark$ Table 10.6, Figure 10.5.1- 10.5.5OM3Buffer Tree and Shrub Planting to screen proposed roads and associated structures.Work site / During Design Stage and Operation PhasesHyD $\checkmark$ $\checkmark$ Table 10.6, Figure 10.5.1- 10.5.5OM3Buffer Tree and Shrub Planting to screen proposed roads and associated structures.Work site / During Design Stage and Operation PhasesHyD $\checkmark$ $\checkmark$ Table 10.6, Figure 10.5.1- 10.5.5OM5Aesthetic streetscape design.Work site / During Design Stage and Operation PhasesHyD $\checkmark$ $\checkmark$ Table 10.6, Figure 10.5.1- 10.5.5OM5Aesthetic design of roadside amenity areas.Work site / During Design Stage and Operation PhasesHyD $\checkmark$ $\checkmark$ <	10.5.5			Operation Phases						
10.5.5Operation PhasesOperation PhasesImage: CEDD/HyD $\sqrt{1}$ Table 10.6, Figure 10.5.1- 10.5.5OM6Aesthetic design of roadside amenity areas.Work site / During Design Stage and Operation PhasesCEDD/HyD $\sqrt{1}$ $\sqrt{1}$ For DP1 - CWB (Within the Project Boundary)Table 10.6, Figure 10.5.1- including viaducts, vent buildings and road-related structures, including viaducts, vent buildings, subways, footbridges and noise barriers and enclosure.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$ $\sqrt{1}$ Table 10.6, Figure 10.5.1- 10.5.5OM2Shrub and Climbing Plants to soften proposed structures and associated structures.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$ $\sqrt{1}$ Table 10.6, Figure 10.5.1- 10.5.5OM3Buffer Tree and Shrub Planting to screen proposed roads and associated structures.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$ $\sqrt{1}$ Table 10.6, Figure 10.5.1- 10.5.5OM3Aesthetic streetscape design.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$ $\sqrt{1}$ Table 10.6, Figure 10.5.1- 10.5.5OM5Aesthetic streetscape design.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$ $\sqrt{1}$ Table 10.6, Figure 10.5.1-OM5Aesthetic design of roadside amenity areas.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$ $\sqrt{1}$ Table 10.6, Figure 10.5.1-OM5 <t< td=""><td>Table 10.6,</td><td>OM5</td><td>Aesthetic streetscape design.</td><td>Work site / During</td><td>CEDD/HyD</td><td></td><td></td><td></td><td></td><td>ETWB TCW 2/2004</td></t<>	Table 10.6,	OM5	Aesthetic streetscape design.	Work site / During	CEDD/HyD					ETWB TCW 2/2004
Table 10.6, Figure 10.5.1- 10.5.5OM6Aesthetic design of roadside amenity areas.Work site / During Design Stage and Operation PhasesCEDD/HyD $\sqrt{1}$ $\sqrt{1}$ Table 10.6, Figure 10.5.1- and noise barriers and enclosure.OM1Aesthetic design of buildings and road-related structures, and noise barriers and enclosure.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$ $\sqrt{1}$ Table 10.6, Figure 10.5.1- 10.5.5OM2Shrub and Climbing Plants to soften proposed structures and associated structures.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$ $\sqrt{1}$ Table 10.6, Figure 10.5.1- 10.5.5OM3Buffer Tree and Shrub Planting to screen proposed roads and associated structures.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$ $\sqrt{1}$ Table 10.6, Figure 10.5.1- 10.5.5OM3Buffer Tree and Shrub Planting to screen proposed roads and associated structures.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$ $\sqrt{1}$ Table 10.6, Figure 10.5.1- 10.5.5OM5Aesthetic streetscape design.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$ $\sqrt{1}$ Table 10.6, Figure 10.5.1- 10.5.5OM5Aesthetic design of roadside amenity areas.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$ Table 10.6, Figure 10.5.1-OM6Aesthetic design of roadside amenity areas.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$ <td>Figure 10.5.1-</td> <td></td> <td></td> <td>Design Stage and</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	Figure 10.5.1-			Design Stage and						
Figure 10.5.1- 10.5.5Design Stage and Operation PhasesDesign Stage and Operation PhasesFor DP1 - CWB (Within the Project Boundary)Table 10.6, Figure 10.5.1-Table 10.6, Figure 10.5.1-Table 10.6, Figure 10.5.1-OM2Shrub and Climbing Plants to soften proposed structures and noise barriers and enclosure.Work site / During Design Stage and Operation PhasesTable 10.6, Figure 10.5.1- 10.5.5Table 10.6, Figure 10.5.1- and associated structures.OM3Buffer Tree and Shrub Planting to screen proposed roads and associated structures.Work site / During Design Stage and Operation PhasesIndication PhasesTable 10.6, Figure 10.5.1- 10.5.5OM3Buffer Tree and Shrub Planting to screen proposed roads and associated structures.Work site / During Design Stage and Operation PhasesTable 10.6, Figure 10.5.1-Table 10.6, Figure 10.5.1-OM5Aesthetic streetscape design.Work site / During Design Stage and Operation PhasesTable 10.6, Figure 10.5.1-OM5Aesthetic design of roadside amenity areas.Work site / During Design Stage and Operation PhasesTable 10.6, Figure 10.5.1-OM5Aesthetic design of roadside amenity areas.Work site / During Design Stage and Operation PhasesTable 10.6, Figure 10.5.4Table 10.6, Figure 10.5.5Table 10.6, Figure 10.5.6Table 10.6, Figure 10.5.7 <tr< td=""><td>10.5.5</td><td></td><td></td><td>Operation Phases</td><td></td><td></td><td></td><td></td><td></td><td></td></tr<>	10.5.5			Operation Phases						
Operation PhasesID 5.5For DP1 - CWB (Within the Project Boundary)Table 10.6, Figure 10.5.1- 10.5.5OM1 including viaducts, vent buildings, subways, footbridges and noise barriers and enclosure.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$ Table 10.6, Figure 10.5.1- 10.5.5OM2Shrub and Climbing Plants to soften proposed structures and associated structures.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$ $\sqrt{1}$ Table 10.6, 10.5.5OM3Buffer Tree and Shrub Planting to screen proposed roads and associated structures.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$ $\sqrt{1}$ Table 10.6, Figure 10.5.1- 10.5.5OM3Buffer Tree and Shrub Planting to screen proposed roads and associated structures.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$ $\sqrt{1}$ Table 10.6, Figure 10.5.1- 10.5.5OM5Aesthetic streetscape design.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$ $\sqrt{1}$ Table 10.6, Figure 10.5.1- 10.5.5OM5Aesthetic design of roadside amenity areas.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$ $\sqrt{1}$	Гable 10.6,	OM6	Aesthetic design of roadside amenity areas.	Work site / During	CEDD/HyD	$\checkmark$				ETWB TCW 2/2004
For DP1 – CWB (Within the Project Boundary)Table 10.6, Figure 10.5.1-OM1 including viaducts, vent buildings and road-related structures, including viaducts, vent buildings, subways, footbridges and noise barriers and enclosure.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$ Table 10.6, Figure 10.5.1-OM2Shrub and Climbing Plants to soften proposed structures and associated structures.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$ Table 10.6, Figure 10.5.1-OM3Buffer Tree and Shrub Planting to screen proposed roads and associated structures.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$ Table 10.6, Figure 10.5.1-OM3Buffer Tree and Shrub Planting to screen proposed roads and associated structures.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$ Table 10.6, Figure 10.5.1-OM5Aesthetic streetscape design.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$ Table 10.6, Figure 10.5.1-OM6Aesthetic design of roadside amenity areas.Work site / During Design Stage and Operation PhasesHyD $\sqrt{1}$	Figure 10.5.1-			Design Stage and						
Table 10.6, Figure 10.5.1-       OM1 Los.5       Aesthetic design of buildings and road-related structures, including viaducts, vent buildings, subways, footbridges and noise barriers and enclosure.       Work site / During Design Stage and Operation Phases       HyD       √	10.5.5			Operation Phases						
Figure 10.5.1- 10.5.5       including viaducts, vent buildings, subways, footbridges and noise barriers and enclosure.       Design Stage and Operation Phases       HyD       √       √         Table 10.6, Figure 10.5.1- 10.5.5       OM2       Shrub and Climbing Plants to soften proposed structures and associated structures.       Work site / During Design Stage and Operation Phases       HyD       √       √       √         Table 10.6, Figure 10.5.1- 10.5.5       OM3       Buffer Tree and Shrub Planting to screen proposed roads and associated structures.       Work site / During Design Stage and Operation Phases       HyD       √       √       √         Table 10.6, Figure 10.5.1- 10.5.5       OM5       Aesthetic streetscape design.       Work site / During Design Stage and Operation Phases       HyD       √       √       √       √         Table 10.6, Figure 10.5.1- 10.5.5       OM5       Aesthetic streetscape design.       Work site / During Design Stage and Operation Phases       HyD       √       √       √         Table 10.6, Figure 10.5.1- 10.5.5       OM6       Aesthetic design of roadside amenity areas.       Work site / During Work site / During       HyD       √       √       √	For DP1 – CWI	B (With	in the Project Boundary)							
10.5.5       and noise barriers and enclosure.       Operation Phases       Image: Construct of the second seco	Гable 10.6,	OM1			HyD	$\checkmark$				ETWB TCW 2/2004
Table 10.6, Figure 10.5.1- 10.5.5       OM2       Shrub and Climbing Plants to soften proposed structures       Work site / During Design Stage and Operation Phases       HyD       √       √       √         Table 10.6, Figure 10.5.1- 10.5.5       OM3       Buffer Tree and Shrub Planting to screen proposed roads and associated structures.       Work site / During Design Stage and Operation Phases       HyD       √       √       √         Table 10.6, Figure 10.5.1- 10.5.5       OM3       Buffer Tree and Shrub Planting to screen proposed roads and associated structures.       Work site / During Design Stage and Operation Phases       HyD       √       √       √         Table 10.6, Figure 10.5.1- 10.5.5       OM5       Aesthetic streetscape design.       Work site / During Design Stage and Operation Phases       HyD       √       √       √         Table 10.6, Table 10.6, OM6       OM6       Aesthetic design of roadside amenity areas.       Work site / During During       HyD       √       √       √										
Figure 10.5.1- 10.5.5     Design Stage and Operation Phases     Image: Construct of the system of the syst										
10.5.5     Operation Phases     Image: Constraint of the sector	Гable 10.6,	OM2	Shrub and Climbing Plants to soften proposed structures	Work site / During	HyD	$\checkmark$				ETWB TCW 2/2004
Table 10.6, Figure 10.5.1- 10.5.5       OM3       Buffer Tree and Shrub Planting to screen proposed roads and associated structures.       Work site / During Design Stage and Operation Phases       HyD            Table 10.6, Figure 10.5.1- 10.5.5       OM5       Aesthetic streetscape design.       Work site / During Design Stage and Operation Phases       HyD             Table 10.6, Figure 10.5.1- Table 10.6,       OM6       Aesthetic design of roadside amenity areas.       Work site / During       HyD										
Figure 10.5.1- 10.5.5     and associated structures.     Design Stage and Operation Phases     Image: Constraint of the structure o										
Table 10.6,     OM5     Aesthetic streetscape design.     Work site / During     HyD     √     √       Figure 10.5.1-     0.5.5     Design Stage and     Operation Phases     HyD     √     √       Table 10.6,     0M6     Aesthetic design of roadside amenity areas.     Work site / During     HyD     √     √		OM3		0	HyD	$\checkmark$				ETWB TCW 2/2004
Table 10.6, Figure 10.5.1- 10.5.5     OM5     Aesthetic streetscape design.     Work site / During Design Stage and Operation Phases     HyD $\sqrt{1}$ Table 10.6,     OM6     Aesthetic design of roadside amenity areas.     Work site / During     HyD $\sqrt{1}$			and associated structures.							
Figure 10.5.1- 10.5.5     Design Stage and Operation Phases       Table 10.6,     OM6       Aesthetic design of roadside amenity areas.     Work site / During       HyD $-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt$				1						
10.5.5     Operation Phases       Table 10.6,     OM6       Aesthetic design of roadside amenity areas.     Work site / During       HyD $-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt$	Гable 10.6,	OM5	Aesthetic streetscape design.	Work site / During	HyD	$\checkmark$				ETWB TCW 2/2004
Table 10.6, OM6 Aesthetic design of roadside amenity areas. Work site / During HyD $-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt{-\sqrt$									1	
		OM6	Aesthetic design of roadside amenity areas.		HyD	$\checkmark$			1	ETWB TCW 2/2004
Figure 10.5.1- Design Stage and				Design Stage and	1				1	
10.5.5 Operation Phases Operation Phases				Operation Phases						

<sup>4</sup> CEDD will identify an implementation agent

#### Wan Chai Development Phase II and Central-Wanchai Bypass

- Sampling, Field Measurement and Testing Works (Stage 2)

EIA Ref	Envir	onmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				_	Des	С	0	Dec	
Table 10.6, Figure 10.5.1- 10.5.5	OM1	Aesthetic design of buildings and road-related structures, including viaducts, vent buildings, subways, footbridges and noise barriers and enclosure.	Work site / During Design Stage and Operation Phases	CEDD/HyD		V	V		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1- 10.5.5	OM3	Buffer Tree and Shrub Planting to screen proposed roads and associated structures.	Work site / During Design Stage and Operation Phases	CEDD/HyD		V	V		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1- 10.5.5	OM5	Aesthetic streetscape design.	Work site / During Design Stage and Operation Phases	CEDD/HyD		V	V		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1- 10.5.5	OM6	Aesthetic design of roadside amenity areas	Work site / During Design Stage and Operation Phases	CEDD/HyD		V	V		ETWB TCW 2/2004
For DP3 - Rec	lamation	n Works							
Table 10.6, Figure 10.5.1- 10.5.5	OM4	Aesthetic design of proposed waterfront promenade.	Work site / During Design Stage and Operation Phases	CEDD <sup>5</sup>	V	V	V		ETWB TCW 2/2004

\*Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

<sup>5</sup> CEDD will identify an implementation agent

Appendix 3.1



Appendix 4.1

Action and Limit Level



## Action and Limit Level

## Action and Limit Level for Noise Monitoring

Time Period	Action Level	Limit Level
07:00 – 19:00 hours on normal weekdays	When one documented complaint is received.	75 dB(A) <sup>Note 1</sup>

Note 1:

70dB(A) and 65 dB(A) for schools during normal teaching periods and school examination periods, respectively.

- If works are to be carried out during the restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

#### Action and Limit Level for Air Monitoring

Monitoring Location	1-hour TSP Lev	el in $\mu$ g/m <sup>3</sup>	24-hour TSP Le	evel in $\mu$ g/m <sup>3</sup>
	Action Level	Limit Level	Action Level	Limit Level
CMA1b Note 2	320.1	500	176.7	260
CMA2a	323.4	500	169.5	260
CMA3a Note 2	311.3	500	171.0	260
CMA4a	312.5	500	171.2	260
CMA5a Note 2	332.0	500	181.0	260
CMA6a Note 2	300.1	500	187.3	260

Note 2:

- As per facing owner's rejection in allowing the implementation of long-term air quality impact monitoring at their premises, alternative monitoring stations and justification were proposed for IEC verification and EPD approval.

- The established Action and Limit Levels from the baseline air monitoring will be adopted to the alternative monitoring stations.

#### Action and Limit Level for Water Monitoring

Parameters	Dry Season		Wet Season	
Falameter 5	Action	Limit	Action	Limit
WSD Salt Water Inta	WSD Salt Water Intake			
SS in mg L <sup>-1</sup>	13.00	14.43	16.26	19.74
Turbidity in NTU	8.04	9.49	10.01	11.54
DO in mg/L	3.66	3.28	3.17	2.63
Cooling Water Intake				
SS in mg L <sup>-1</sup>	15.00	22.13	18.42	27.54
Turbidity in NTU	9.10	10.25	11.35	12.71
DO in mg/L	3.36	2.73	3.02	2.44

Remarks:

- Action and Limit Level for the wet season are applied after the EPD approval of Updated EM&A Manual on 29 April 2011.

Parameters	Action	Limit
Odour Nuisance (from odour intensity analysis or odour patrol)	<ul> <li>When two documented complaint are received; or</li> <li>Odour Intensity of 2 is measured from odour intensity analysis.</li> </ul>	<ul> <li>Five or more consecutive genuine documented complaints within a week; or</li> <li>Odour Intensity of 3 or above is measured from odour intensity analysis.</li> </ul>

Action and Limit Levels for Odour Patrol



Appendix 4.2

**Copies of Calibration Certificates** 



Page 1/2

**REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION** 

Information supplied by customer:CONTACT: DEREK LOWORK ORDER: HK1410014CLIENT: LAM GEOTECHNICS LIMITEDDATE RECEIVED: 03/03/2014DATE OF ISSUE: 08/03/2014ADDRESS: 11/F, CENTRE POINT, 181-185, GLOUCESTER ROAD,WANCHAI, HONG KONG

## PROJECT: ---

## **METHOD OF PERFORMANCE CHECK/ CALIBRATION:**

Ref: APHA22nd ed 2130B

## **COMMENTS**

It is certified that the item under performance check/calibration has been calibrated/checked by corresponding calibrated equipment in the laboratory. Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.

Scope of Test:	Turbidity	
Equipment Type:	Turbidimeter	
Brand Name:	Xin Rui	
Model No.:	WGZ-3B	1. No
Serial No.:	1203008	
Equipment No.:		-
Date of Calibration:	08 March, 2014	

Remarks:

This is the Final Report. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Cana

Mr. Peter Lee Director

This report may not be reproduced except with prior written approval from Pilot Testing Limited.



**REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION** 

# WORK ORDER: <u>HK1410014</u> DATE OF ISSUE: <u>08<sup>th</sup> March, 2014</u> CLIENT: <u>LAM GEOTECHNICS LIMITED</u>

Equipment Type:	Turbidimeter
Brand Name:	Xin Rui
Model No.:	WGZ-3B
Serial No.:	1203008
Equipment No.:	
Date of Calibration:	08 March, 2014
Date of next Calibration:	08 June, 2014

## **Parameters:**

## Turbidity

Method Ref: APHA 22nd ed. 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.02	
4	3.94	-1.5
10	10.2	+2.0
40	41.4	+3.5
100	97.5	-2.5
400	416	+4.0
1000	980	-2.0
	Tolerance Limit (±%)	10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.

This report may not be reproduced except with prior written approval from Pilot Testing Limited.



Page 1 / 2

**REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION** 

Information supplied by customer:CONTACT:DEREK LOWORK ORDER:HK1310059CLIENT:LAM GEOTECHNICS LIMITEDDATE RECEIVED:30/01/2014DATE OF ISSUE:05/02/2014ADDRESS:11/F, CENTRE POINT, 181-185, GLOUCESTER ROAD,WANCHAI, HONG KONG

## PROJECT: ---

## METHOD OF PERFORMANCE CHECK/ CALIBRATION:

Ref: APHA22nd ed 2130B

## **COMMENTS**

It is certified that the item under performance check/calibration has been calibrated/checked by corresponding calibrated equipment in the laboratory. Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.

Scope of Test:	Turbidity	
Equipment Type:	Turbidimeter	
Brand Name:	Xin Rui	
Model No.:	WGZ-3B	
Serial No.:	1203016	
Equipment No.:		
Date of Calibration:	05 February, 2014	

Remarks:

This is the Final Report. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

aman

Mr. Peter Lee Director

This report may not be reproduced except with prior written approval from Pilot Testing Limited.



# TESTING Page 2 / 2 REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

# WORK ORDER: <u>HK1310059</u> DATE OF ISSUE: <u>05<sup>th</sup> February, 2014</u> CLIENT: <u>LAM GEOTECHNICS LIMITED</u>

Equipment Type:	Turbidimeter	
Brand Name:	Xin Rui	
Model No.:	WGZ-3B	
Serial No.:	1203016	
Equipment No.:		
Date of Calibration:	05 February, 2014	
Date of next Calibration:	05 May, 2014	

## **Parameters:**

## Turbidity

Method Ref: APHA 22nd ed. 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.02	
4	3.72	-7.0
10	10.6	+6.0
40	42.6	+6.5
100	96.5	-3.5
400	430	+7.5
1000	972	-2.8
	Tolerance Limit (±%)	10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.

This report may not be reproduced except with prior written approval from Pilot Testing Limited.



Page 1 / 2

**REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION** 

Information supplied by customer:CONTACT:DEREK LOWORK ORDER:HK1410074CLIENT:LAM GEOTECHNICS LIMITEDDATE RECEIVED:30/04/2014DATE OF ISSUE:04/05/2014ADDRESS:11/F, CENTRE POINT, 181-185, GLOUCESTER ROAD,WANCHAI, HONG KONG

## PROJECT: ---

## **METHOD OF PERFORMANCE CHECK/ CALIBRATION:**

Ref: APHA22nd ed 2130B

## **COMMENTS**

It is certified that the item under performance check/calibration has been calibrated/checked by corresponding calibrated equipment in the laboratory. Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.

Scope of Test:	Turbidity	
Equipment Type:	Turbidimeter	
Brand Name:	Xin Rui	
Model No.:	WGZ-3B	
Serial No.:	1203016	
Equipment No.:	· · · - ·	
Date of Calibration:	04 May, 2014	

Remarks:

This is the Final Report. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

aluan Mr. Peter Lee

Director

This report may not be reproduced except with prior written approval from Pilot Testing Limited.



**REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION** 

# WORK ORDER: <u>HK1410074</u> DATE OF ISSUE: <u>04<sup>th</sup> May, 2014</u> CLIENT: <u>LAM GEOTECHNICS LIMITED</u>

Equipment Type:	Turbidimeter
Brand Name:	Xin Rui
Model No.:	WGZ-3B
Serial No.:	1203016
Equipment No.:	
Date of Calibration:	04 May, 2014
Date of next Calibration:	04 August, 2014

## **Parameters:**

## Turbidity

Method Ref: APHA 22nd ed. 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.02	
4	3.90	-2.5
10	10.1	+1.0
40	41.0	+2.5
100	96.0	-4.0
400	414	+3.5
1000	970	-3.0
	Tolerance Limit (±%)	10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.

This report may not be reproduced except with prior written approval from Pilot Testing Limited.



Page 1 / 2

**REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION** 

Information supplied by customer:CONTACT:DEREK LOWORK ORDER:HK1310060CLIENT:LAM GEOTECHNICS LIMITEDDATE RECEIVED:30/01/2014DATE OF ISSUE:05/02/2014ADDRESS:11/F, CENTRE POINT, 181-185, GLOUCESTER ROAD,WANCHAI, HONG KONG

## PROJECT: ---

## **METHOD OF PERFORMANCE CHECK/ CALIBRATION:**

Ref: APHA22nd ed 2130B

## **COMMENTS**

It is certified that the item under performance check/calibration has been calibrated/checked by corresponding calibrated equipment in the laboratory. Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.

Scope of Test:	Turbidity	
Equipment Type:	Turbidimeter	
Brand Name:	Xin Rui	
Model No.:	WGZ-3B	
Serial No.:	1203025	
Equipment No.:		
Date of Calibration:	05 February, 2014	

Remarks:

This is the Final Report. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ecuan Mr. Peter Lee

Director

This report may not be reproduced except with prior written approval from Pilot Testing Limited.



Page 2 / 2

**REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION** 

# WORK ORDER: <u>HK1310060</u> DATE OF ISSUE: <u>05<sup>th</sup> February</u>, <u>2014</u> CLIENT: <u>LAM GEOTECHNICS LIMITED</u>

Equipment Type:	Turbidimeter	
Brand Name:	Xin Rui	
Model No.:	WGZ-3B	
Serial No.:	1203025	
Equipment No.:		*1
Date of Calibration:	05 February, 2014	
Date of next Calibration:	05 May, 2014	

## **Parameters:**

## Turbidity

Method Ref: APHA 22<sup>nd</sup> ed. 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.02	
4	3.82	-4.5
10	10.4	+4.0
40	41.0	+2.5
100	95.0	-5.0
400	420	+5.0
1000	980	-2.0
	Tolerance Limit (±%)	10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.

This report may not be reproduced except with prior written approval from Pilot Testing Limited.



**REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION** 

Information supplied by customer:CONTACT:DEREK LOWORK ORDER:HK1410073CLIENT:LAM GEOTECHNICS LIMITEDDATE RECEIVED:30/04/2014DATE OF ISSUE:04/05/2014ADDRESS:11/F, CENTRE POINT, 181-185, GLOUCESTER ROAD,WANCHAI, HONG KONG

## PROJECT: ---

## **METHOD OF PERFORMANCE CHECK/ CALIBRATION:**

Ref: APHA22nd ed 2130B

## **COMMENTS**

It is certified that the item under performance check/calibration has been calibrated/checked by corresponding calibrated equipment in the laboratory. Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.

Scope of Test:	Turbidity
Equipment Type:	Turbidimeter
Brand Name:	Xin Rui
Model No.:	WGZ-3B
Serial No.:	1203025
Equipment No.:	
Date of Calibration:	04 May, 2014

Remarks:

This is the Final Report. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

auran a Mr. Peter Lee

Director

This report may not be reproduced except with prior written approval from Pilot Testing Limited.



## **REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION**

# WORK ORDER: <u>HK1410073</u> DATE OF ISSUE: <u>04<sup>th</sup> May, 2014</u> CLIENT: <u>LAM GEOTECHNICS LIMITED</u>

Equipment Type:	Turbidimeter
Brand Name:	Xin Rui
Model No.:	WGZ-3B
Serial No.:	1203025
Equipment No.:	
Date of Calibration:	04 May, 2014
Date of next Calibration:	04 August, 2014

## **Parameters:**

Turbidity

Method Ref: APHA 22nd ed. 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.02	
4	3.86	-3.5
10	10.3	+3.0
40	42.0	+5.0
100	97.0	-3.0
400	406	+1.5
1000	975	-2.5
	Tolerance Limit (±%)	10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.

This report may not be reproduced except with prior written approval from Pilot Testing Limited.



ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street Kwai Chung, N.T., Hong Kong T: +852 2610 1044 F: +852 2610 2021 www.alsglobal.com

# **REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION**

CONTACT: MS PAULINE WONG CLIENT: LAM ENVIRONMENTAL SERVICES LTD ADDRESS: 11/F., CENTRE POINT, 181-185 GLOUCESTER ROAD, WAN CHAI, HONG KONG PROJECT: --

HK1412271
HONG KONG
22/04/2014
02/05/2014

## **COMMENTS**

It is certified that the item under calibration/checking has been calibrated/checked by corresponding calibrated equipment in the laboratory. Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of ALS will be followed.

Scope of Test:	Dissolved Oxygen, pH, Salinity and Temperature
Description:	Mulitmeter
Brand Name:	YSI
Model No.:	PROFESSIONAL PLUS
Serial No.:	11F100597
Equipment No.:	
Date of Calibration:	29 April, 2014

## NOTES

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Mr. Fung Lim Chee, Richard General Manager -Greater China & Hong Kong

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

Page 1 of 2

# **REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION**

Work Order: HK1412271 Date of Issue: 02/05/2014 Client: LAM ENVIRONMENTAL SERVICES LTD



Description: Brand Name: Model No.: Serial No.: Equipment No.: Date of Calibration:	Mulitmeter YSI PROFESSIONAL PLUS 11F100597  29 April, 2014	Date of next Calibration:	29 July, 2014
Parameters:			
Dissolved Oxygen	Method Ref: APHA (21st edition), 450	0O: G	
	Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)

....

3.94	3.88	-0.06
6.10	5.90	-0.20
7.98	7.89	-0.09
		E Street Balling
	Tolerance Limit (mg/L)	±0.20

pH Value

Method Ref: APHA (21st edition), 4500H:B			
Expected Reading (pH Unit) Displayed Reading (pH Unit) Tolerance (pH unit)			
4.0	4.16	+0.16	
7.0	7.13	+0.13	
10.0	10.06	+0.06	
	Tolerance Limit (pH Unit)	±0.20	

Salinity

#### Method Ref: APHA (21st edition), 2520B

Expected Reading (g/L)	Displayed Reading (g/L)	Tolerance (%)
0	0.00	
10	9.12	-8.8
20	18.80	-6.0
30	27.70	-7.7
	Tolerance Limit (%)	±10.0

Temperature

## Method Ref: Section 6 of International Accreditation New Zealand Technical

Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Reading of Ref. thermometer (°C)	Displayed Reading (°C)	Tolerance (°C)
10.5	10.2	-0.3
25.5	25.3	-0.2
37.5	37.5	0.0
	Tolerance Limit (°C)	±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Mr. Fung Lim Chee, Richard General Manager - 🥖 Greater China & Hong Kong

ALS Technichem (HK) Pty Ltd **ALS Environmental** 



ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street Kwai Chung, N.T., Hong Kong T: +852 2610 1044 F: +852 2610 2021 www.alsglobal.com

# **REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION**

CONTACT: MS PAULINE WONG CLIENT: LAM GEOTECHNICS LIMITED ADDRESS: 11/F., CENTRE POINT, 181-185 GLOUCESTER ROAD, WAN CHAI, HONG KONG PROJECT: --

HK1411576
HONG KONG
14/04/2014
17/04/2014

**COMMENTS** 

It is certified that the item under calibration/checking has been calibrated/checked by corresponding calibrated equipment in the laboratory. Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of ALS will be followed.

Scope of Test:	pH, Temperature, Salinity and Dissolved Oxygen
Description:	Multimeter
Brand Name:	YSI
Model No.:	Professional Plus
Serial No.:	11F100420
Equipment No.:	
Date of Calibration:	17 April, 2014

## NOTES

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Mr. Fung Lim Chee, Richard General Manager Greater China & Hong Kong

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

Page 1 of 2

# **REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION**

Work Order:	HK1411576
Date of Issue:	17/04/2014
Client:	LAM GEOTECHNICS LIMITED



Description:	Multimeter
Brand Name:	YSI
Model No.:	Professional Plus
Serial No.:	11F100420
Equipment No.:	
Date of Calibration:	17 April, 2014

Date of next Calibration:

17 July, 2014

#### **Parameters:**

## Dissolved Oxygen Method Ref: APHA (21st edition), 4500O: G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
3.86	3.79	-0.07
5.65	5.76	+0.11
8.02	8.12	+0.10
	Tolerance Limit (mg/L)	±0.20

pH Value

## Method Ref: APHA (21st edition), 4500H:B

ethou kei. Arna (21st eutton), 450	011.0	
Expected Reading (pH Unit)	Displayed Reading (pH Unit)	Tolerance (pH unit)
4.0	3.97	-0.03
7.0	6.92	-0.08
10.0	9.97	-0.03
	Tolerance Limit (pH Unit)	±0.20

**Salinity** 

## Method Ref: APHA (21st edition), 2520B

Expected Reading (g/L)	Displayed Reading (g/L)	Tolerance (%)
0	0.00	
10	9.57	-4.3
20	18.85	-5.7
30	30.14	+0.5
	Tolerance Limit (%)	±10.0

Temperature

## Method Ref: Section 6 of International Accreditation New Zealand Technical

#### Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Reading of Ref. thermometer (°C)	Displayed Reading (°C)	Tolerance (°C)
9.5	9.9	+0.4
22.0	22.1	+0.1
39.0	39.3	+0.3
	Tolerance Limit (°C)	±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Mr. Fung Lim Chee, Richard General Manager -Greater China & Hong Kong



ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street Kwai Chung, N.T., Hong Kong T: +852 2610 1044 F: +852 2610 2021 www.alsglobal.com

**REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION** 

CONTACT: MR ALAN LI CLIENT: LAM GEOTECHNICS LIMITED ADDRESS: 11/F., CENTRE POINT, 181-185 GLOUCESTER ROAD, WAN CHAI, HONG KONG PROJECT: --

WORK ORDER:	HK1406576
LABORATORY:	HONG KONG
DATE RECEIVED:	05/03/2014
DATE OF ISSUE:	12/03/2014

**COMMENTS** 

It is certified that the item under calibration/checking has been calibrated/checked by corresponding calibrated equipment in the laboratory. Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal aceptance criteria of ALS will be followed.

Scope of Test:	Dissolved Oxygen, pH, Salinity and Temperature
Equipment Type:	Multimeter
Brand Name:	YSI
Model No.:	Professional plus
Serial No.:	13A100242
Equipment No.:	
Date of Calibration:	12 March, 2014

## **NOTES**

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Mr. Fung Lim Chee, Richard General Manager Greater China & Hong Kong

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

# **REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION**

Work Order: Date of Issue: Client:

HK1406576 12/03/2014 LAM GEOTECHNICS LIMITED



Equipment Type: Brand Name: Model No.: Serial No.: Equipment No.: Date of Calibration:	Multimeter YSI Professional plus 13A100242  12 March, 2014	Date of next Calibration:	12 June, 2014
Parameters:			
Dissolved Oxygen	Method Ref: APHA (21st edition Expected Reading (mg/L)	on), 4500O: G Displayed Reading (mg/L)	Tolerance (mg/L)
	2.63 5.26 8.61	2.55 5.26 8.55	-0.08 0.00 -0.06
		Tolerance Limit (±mg/L)	0.20
pH Value	Method Ref: APHA (21st edition Expected Reading (pH Unit) 4.0 7.0 10.0		Tolerance (pH unit) -0.08 -0.20 -0.15 0.20
Salinity	Method Ref: APHA (21st edition	on), 2520B	
-	Expected Reading (ppt)	Displayed Reading (ppt)	Tolerance (%)
	0 10 20 30	0.00 10.12 20.35 30.92	 1.2 1.8 3.1
		Tolerance Limit (±%)	10.0
Temperature		rnational Accreditation New Zeala arch 2008: Working Thermomete	

Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.			
Expected Reading (°C )	Displayed Reading (°C )	Tolerance (°C )	
10.0 20.0 42.0	9.6 20.6 41.7	-0.4 0.6 -0.3	
	Tolerance Limit (±°C)	2.0	

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Mr. Fung Lim Chee, Richard General Manager -Greater China & Hong Kong Page 2 of 2

## р





TISCH ENVIROMENTAL, INC. 145 SOUTH MIAMI AVE. VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX WWW.TISCH-ENV.COM

#### AIR POLLUTION MONITORING EQUIPMENT ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Ju Operator		Rootsmeter Orifice I.I		9438320 0005	Ta (K) - Pa (mm) -	300 759.46
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00 1.00	1.3910 0.9830 0.8800 0.8380 0.6930	3.2 6.4 7.9 8.8 12.7	2.00 4.00 5.00 5.50 8.00

#### DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
0.9884 0.9843 0.9822 0.9811 0.9760	0.7106 1.0013 1.1161 1.1708 1.4084	1.4090 1.9926 2.2278 2.3365 2.8180		0.9958 0.9916 0.9895 0.9884 0.9832	0.7159 1.0087 1.1244 1.1795 1.4188	0.8888 1.2570 1.4054 1.4740 1.7777
Qstd slop intercep coefficie y axis =	t (b) = ent (r) =	2.01968 -0.02746 0.99999 Pa/760)(298/3	 [a)]	Qa slop intercep coeffici y axis =	t (b) =	1.26469 -0.01732 0.99999 Fa/Pa)]

#### CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd =  $1/m\{ [SQRT(H2O(Pa/760)(298/Ta))] - b \}$ Qa =  $1/m\{ [SQRT(H2O(Ta/Pa)] - b \}$ 



Lam Geotechincs Limited

# Calibration Data for High Volume Sampler (TSP Sampler)

Location	:	CMA5a	Calbration Date	:	15-Mar-14
Equipment no.	:	EL380	Calbration Due Dat	:	15-May-14

## CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition									
Temperature, T <sub>a</sub>		298		Kelvin <b>Pressure, P</b> a				1015 mm	
Orifice Transfer Standard Information									
Equipment No.		EL086		Slope, m <sub>c</sub>	2.019	68	Intercept, b	-0.02	?746
Last Calibration Date		15-Jul-1	3		(Hxl	P <sub>a</sub> / 101	3.3 x 298	$(T_a)^{1/2}$	
Next Calibration Date		15-Jul-14	4		=	m <sub>c</sub> x	$Q_{std} + b_{c}$	;	
Calibration of TSP									
Calibration	Manometer Reading			c	Q <sub>std</sub>	Continu	ious Flow	IC	
Point	H (inches of water)		(m <sup>3</sup>	/ min.)	Reco	rder, W	(W(P <sub>a</sub> /1013.3x298	3/T <sub>a</sub> ) <sup>1/2</sup> /35.31)	
	(up)	(down)	(difference)	x-	axis	(C	FM)	Y-axi	s
1	5.9	5.9	11.8	1.3	7158		60	60.050	)3
2	5.0	5.0	10.0	1.5	5806		52	52.043	36
3	4.0	4.0	8.0	1.4	4152		42	42.035	52
4	2.4	2.4	4.8	1.0	0993		25	25.021	10
5	1.5	1.5	3.0	0.8	8719		13	13.010	)9
By Linear Regression of	Y on X								
Slope, m = 55.6			207	Int	ercept, b	=:	35.9089	_	
Correlation Coefficient* = 0.99				996					
Calibration	Accepted	=	Yes/	<del>\o</del> **					

\* if Correlation Coefficient < 0.990, check and recalibration again.

\*\* Delete as appropriate.

Remarks :						
Calibrated by	:	Felix Li	_	Checked by	:	Derek Lo
Date	:	15-Mar-14	_	Date	:	15-Mar-14



Lam Geotechincs Limited

# Calibration Data for High Volume Sampler (TSP Sampler)

Location	:	CMA4a	Calbration Date	:	15-Mar-14
Equipment no.	:	EL390	Calbration Due Dat	:	15-May-14

## CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition									
Temperature, T <sub>a</sub>		298		Kelvin <b>Pressure, P</b> a 10			1015	mmHg	
Orifice Transfer Standard Information									
Equipment No.	EL086			Slope, m <sub>c</sub>	2.019	68	Intercept, b	-0.02	?746
Last Calibration Date		15-Jul-1	3		(HxH	P <sub>a</sub> / 101	3.3 x 298	$(T_a)^{1/2}$	
Next Calibration Date		15-Jul-1	4		=	m <sub>c</sub> x	$Q_{std} + b_{d}$	;	
Calibration of TSP									
Calibration	Manometer Reading			C	۵ std	Continu	ious Flow	IC	
Point	H (inches of water)		(m <sup>3</sup>	/ min.)	Reco	rder, W	(W(P <sub>a</sub> /1013.3x298	3/T <sub>a</sub> ) <sup>1/2</sup> /35.31)	
	(up)	(down)	(difference)	x-	axis	(C	CFM)	Y-axi	s
1	6.0	6.0	12.0	1.	7302		60	60.05	03
2	5.1	5.1	10.2	1.	5962		52	52.04	36
3	4.0	4.0	8.0	1.4	4152		42	42.03	52
4	2.5	2.5	5.0	1.	1217		28	28.02	35
5	1.5	1.5	3.0	0.8	8719		15	15.012	26
By Linear Regression of	Y on X								
Slope, m = 51.8			132	Int	ercept, b	=;	30.3615	_	
Correlation Coefficient* = 0.99				994					
Calibration	Accepted	=	Yes/I	No**					

\* if Correlation Coefficient < 0.990, check and recalibration again.

** Delete as appro	priate.				
Remarks :					
Calibrated by	:	Felix Li	Checked by	:	Derek Lo
Date	:	15-Mar-14	Date	:	15-Mar-14

am

Lam Geotechincs Limited

# Calibration Data for High Volume Sampler (TSP Sampler)

Location	:	CMA3a	Calbration Date : 19-A	pr-14
Equipment no.	:	EL333	Calbration Due Dat : 19-Ju	un-14

## CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition									
Temperature, T <sub>a</sub>		298		Kelvin	Pressure, P	a		1012 mm	
	Orifice Transfer Standard Information								
Equipment No.		EL086		Slope, m <sub>c</sub>	2.019	68	Intercept, b	oc	-0.02746
Last Calibration Date		15-Jul-1	3		(Hxl	P <sub>a</sub> / 10	13.3 x 298	/T <sub>a</sub> ) <sup>1/2</sup>	
Next Calibration Date		15-Jul-14	4		=	m <sub>c</sub> >	$Q_{std} + b_{c}$	;	
Calibration of TSP									
Calibration	Mar	ometer R	eading	c	) <sub>std</sub>	Contin	uous Flow		IC
Point	Н (і	nches of	water)	(m <sup>3</sup>	/ min.)	Rec	order, W	(W(P <sub>a</sub> /1013.	3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31)
	(up)	(down)	(difference)	x-	axis	(	CFM)		∕-axis
1	6.2	6.2	12.4	1.	7560		61	6	0.9609
2	5.0	5.0	10.0	1.	5783		52	5	1.9666
3	4.0	4.0	8.0	1.4	4131		43	4	2.9724
4	2.5	2.5	5.0	1.	1200		26		5.9833
5	1.6	1.6	3.2	0.8	8987		14	1	3.9910
By Linear Regression of	Y on X								
	Slope, m	=	55.3	043	Int	ercept, b	=	35.6654	
Correlation Co	Correlation Coefficient* = 0.9998								
Calibration	Calibration Accepted = Yes/ <del>No</del> **								

\* if Correlation Coefficient < 0.990, check and recalibration again.

\*\* Delete as appropriate.

Remarks :

Calibrated by	:	Felix Li	Checked by	:	Derek Lo
Date	:	19-Apr-14	Date	:	19-Apr-14



# Calibration Data for High Volume Sampler (TSP Sampler)

Location	:	CMA2a	Calbration Date	:	15-Mar-14
Equipment no.	:	EL449	Calbration Due Dat	:	15-May-14

## CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition									
Temperature, T <sub>a</sub>		298		Kelvin	Pressure, P	a		1015	mmHg
			Orifice Tra	nsfer Stan	dard Inform	ation			
Equipment No.		EL086		Slope, m <sub>c</sub>	2.019	68	Intercept, b	-0.02	746
Last Calibration Date		15-Jul-13	3		(Hxl	P <sub>a</sub> / 101	3.3 x 298	$(T_a)^{1/2}$	
Next Calibration Date		15-Jul-14	4		=	m <sub>c</sub> x	$Q_{std} + b_{c}$	;	
Calibration of TSP									
Calibration	Man	ometer R	eading	c	l <sub>std</sub>	Continu	ious Flow	IC	
Point	H (inches of water)		(m <sup>3</sup>	/ min.)	Reco	rder, W	(W(P <sub>a</sub> /1013.3x298	/T <sub>a</sub> ) <sup>1/2</sup> /35.31)	
	(up)	(down)	(difference)	X-	X-axis (CFN		FM)	Y-axi	S
1	6.1	6.1	12.2	1.1	7445		59	59.049	95
2	5.0	5.0	10.0	1.	5806		50	50.041	19
3	4.0	4.0	8.0	1.4	4152		41	41.034	14
4	2.5	2.5	5.0	1.	1217	:	28	28.023	35
5	1.4	1.4	2.8	0.6	3428		15	15.012	26
By Linear Regression of	Y on X								
	Slope, m	=	48.3	583	Int	ercept, b	=	26.2139	_
Correlation Co	pefficient*	=	0.99	990					
Calibration	Accepted	=	Yes/	<del>\o</del> **					

\* if Correlation Coefficient < 0.990, check and recalibration again.

** Delete as appro	priate.				
Remarks :					
Calibrated by	:	Felix Li	Checked by	:	Derek Lo
Date	:	15-Mar-14	Date	: _	15-Mar-14



# Calibration Data for High Volume Sampler (TSP Sampler)

Location	:	CMA1b	Calbration Date	:	15-Mar-14
Equipment no.	:	EL452	Calbration Due Dat	:	15-May-14

## CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition									
Temperature, T <sub>a</sub>		298		Kelvin	Kelvin Pressure, P <sub>a</sub> 1015 mmHg				mmHg
			Orifice Tra	nsfer Stan	dard Inform	ation			
Equipment No.		EL086		Slope, m <sub>c</sub>	2.019	68	Intercept, b	-0.	02746
Last Calibration Date		15-Jul-13	3		(HxI	P <sub>a</sub> / 10	13.3 x 298	$(T_a)^{1/2}$	
Next Calibration Date		15-Jul-14	1		=	m <sub>c</sub> x	$Q_{std} + b_{c}$	;	
Calibration of TSP									
Calibration	Mar	ometer Re	eading	G	) <sub>std</sub>	Contin	uous Flow	IC	;
Point	H (inches of water)		(m <sup>3</sup>	/ min.)	min.) Recorde		(W(P <sub>a</sub> /1013.3x2	98/T <sub>a</sub> ) <sup>1/2</sup> /35.31)	
	(up)	(down)	(difference)	X-	X-axis (CFI		CFM)	Y-a	xis
1	6.2	6.2	12.4	1.1	7586		60	60.0	503
2	5.1	5.1	10.2	1.	5962		51	51.0	428
3	4.0	4.0	8.0	1.4	4152		40	40.0	335
4	2.5	2.5	5.0	1.	1217		24	24.0	201
5	1.5	1.5	3.0	0.6	8719		12	12.0	101
By Linear Regression of	Y on X								
Slope, m = 54.59				933	Int	ercept, b	=:	36.4179	
Correlation Co	pefficient*	=	0.99	993					
Calibration	Accepted	=	Yes/	<del>\o</del> **					

\* if Correlation Coefficient < 0.990, check and recalibration again.

** Delete as appropriate.	

:

:

Remarks :	
-----------	--

Date

Calibrated	by
------------	----

Felix Li

15-Mar-14

Checked by Date

Derek Lo

:

:

15-Mar-14



# Calibration Data for High Volume Sampler (TSP Sampler)

Location	:	СМАба	Calbration Date	:	15-Mar-14
Equipment no.	:	EL448	Calbration Due Dat	:	15-May-14

## CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition									
Temperature, T <sub>a</sub>		298		Kelvin	Pressure, P	a		1015	mmHg
Orifice Transfer Standard Information									
Equipment No.	EL086			Slope, m <sub>c</sub>	2.019	68	Intercept, b	ntercept, bc -0.02746	
Last Calibration Date		15-Jul-1	3		(HxH	P <sub>a</sub> / 101	3.3 x 298	$(T_a)^{1/2}$	
Next Calibration Date		15-Jul-1	4		=	m <sub>c</sub> x	$Q_{std} + b_{c}$	;	
Calibration of TSP									
Calibration	Manometer Reading			c	۵ std	Continu	ious Flow	IC	
Point	Н (і	inches of	water)	(m <sup>3</sup>	/ min.)	Reco	rder, W	(W(P <sub>a</sub> /1013.3x298	3/T <sub>a</sub> ) <sup>1/2</sup> /35.31)
	(up)	(down)	(difference)	x-	axis	(C	FM)	Y-axi	s
1	6.1	6.1	12.2	1.	7445		61	61.05 <sup>-</sup>	11
2	5.1	5.1	10.2	1.	5962	:	52	52.043	36
3	4.0	4.0	8.0	1.4	4152		42	42.03	52
4	2.4	2.4	4.8	1.0	0993	:	25	25.02	10
5	1.4	1.4	2.8	0.8	8428		13	13.010	)9
By Linear Regression of	Y on X								
Slope, m = 53.2			826	Int	ercept, b	=;	32.7446	_	
Correlation Coefficient* = 0.9			992						
Calibration	Accepted	=	Yes/I	No**					

\* if Correlation Coefficient < 0.990, check and recalibration again.

** Delete as appro	priate.				
Remarks :					
Calibrated by	:	Felix Li	Checked by	:	Derek Lo
Date	:	15-Mar-14	Date	:	15-Mar-14



# Calibration Data for High Volume Sampler (TSP Sampler)

Location	:	CMA5a	Calbration Date	:	13-May-14
Equipment no.	:	EL380	Calbration Due Dat	:	13-Jul-14

## CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition									
Temperature, T <sub>a</sub>		300		Kelvin	Pressure, P	a		1007	mmHg
Orifice Transfer Standard Information									
Equipment No.		EL086		Slope, m <sub>c</sub>	2.019	68	Intercept, b	ntercept, bc -0.0274	
Last Calibration Date		15-Jul-1	3		(Hxl	P <sub>a</sub> / 101	3.3 x 298	$/T_{a})^{1/2}$	
Next Calibration Date		15-Jul-1	4		=	m <sub>c</sub> x	$Q_{std} + b_{d}$	:	
Calibration of TSP									
Calibration	Manometer Reading			C	Q <sub>std</sub>	Continu	uous Flow	IC	
Point	Н (	inches of	water)	(m <sup>3</sup>	/ min.)	Reco	order, W	(W(P <sub>a</sub> /1013.3x29	18/T <sub>a</sub> ) <sup>1/2</sup> /35.31)
	(up)	(down)	(difference)	X-	axis	(C	CFM)	Y-ax	tis
1	6.1	6.1	12.2	1.	7319		61	60.60	)70
2	5.1	5.1	10.2	1.	5847		52	51.66	350
3	4.0	4.0	8.0	1.4	4050		42	41.72	294
4	2.5	2.5	5.0	1.	1136		26	25.83	325
5	1.5	1.5	3.0	0.8	8657		13	12.91	63
By Linear Regression of	Y on X								
Slope, m = 54.8			622	Int	ercept, b	=:	34.9747	_	
Correlation Coefficient* = 0.9			0.99	997					
Calibration	Accepted	=	Yes/	No**					

\* if Correlation Coefficient < 0.990, check and recalibration again.

priate.				
:	Felix Li	Checked by	:	Derek Lo
:	13-May-14	Date	:	13-May-14
		: Felix Li	: Felix Li Checked by	: Felix Li Checked by :



# Calibration Data for High Volume Sampler (TSP Sampler)

Location	:	CMA4a	Calbration Date	13-May-14
Equipment no.	:	EL390	Calbration Due Dat :	13-Jul-14

## CALIBRATION OF CONTINUOUS FLOW RECORDER

			A	mbient Co	ondition				
Temperature, T <sub>a</sub>		300		Kelvin	Pressure, P	а		1007	mmHg
Orifice Transfer Standard Information									
Equipment No.		EL086		Slope, m <sub>c</sub>	2.019	68	Intercept, b	c	-0.02746
Last Calibration Date		15-Jul-1	3		(Hxl	P <sub>a</sub> / 10	13.3 x 298	$/T_{a})^{1/2}$	2
Next Calibration Date		15-Jul-14	1		=	m <sub>c</sub> x	$(Q_{std} + b_c)$		
Calibration of TSP									
Calibration	Manometer Reading		c	Q <sub>std</sub> Continuo		uous Flow		IC	
Point	H (inches of water)		(m <sup>3</sup>	/ min.)	Recorder, W		(W(P <sub>a</sub> /1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31)		
	(up)	(down)	(difference)	x-	axis	(	CFM)		Y-axis
1	6.0	6.0	12.0	1.	7177		62	6	61.6006
2	5.1	5.1	10.2	1.5	5847		53	5	2.6586
3	4.0	4.0	8.0	1.4	4050		43	4	2.7230
4	2.6	2.6	5.2	1.1	1354		27	2	6.8261
5	1.5	1.5	3.0	0.8	3657		13	1	2.9163
By Linear Regression of	Y on X								
	Slope, m	=	56.9	672	Int	ercept, b	= -3	37.0880	
Correlation Coefficient* = 0.99		993					_		
Calibration Accepted = Yes/		No <sup>**</sup>							

\* if Correlation Coefficient < 0.990, check and recalibration again.

Remarks :						
Calibrated by	:	Felix Li	Checked by	:	Derek Lo	
Date	:	13-May-14	Date	:	13-May-14	



# Calibration Data for High Volume Sampler (TSP Sampler)

Location	:	CMA2a	Calbration Date :	13-May-14
Equipment no.	:	EL449	Calbration Due Dat :	13-Jul-14

## CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition									
Temperature, T <sub>a</sub>		300		Kelvin	Pressure, P	a		1007	mmHg
Orifice Transfer Standard Information									
Equipment No.		EL086		Slope, m <sub>c</sub>	2.019	68	Intercept, b	c	-0.02746
Last Calibration Date		15-Jul-1	3		(Hxl	P <sub>a</sub> / 10	13.3 x 298	$/T_{a})^{1/2}$	
Next Calibration Date		15-Jul-14	4		=	m <sub>c</sub> >	$(Q_{std} + b_c)$		
Calibration of TSP									
Calibration	Mar	nometer R	eading	G	l <sub>std</sub>	Continuous Flow			IC
Point	H (inches of water)		(m <sup>3</sup>	n <sup>3</sup> / min.) Record		order, W	(W(P <sub>a</sub> /1013.	3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31)	
	(up)	(down)	(difference)	x-	axis	(	CFM)	•	∕-axis
1	6.1	6.1	12.2	1.	7319		61	6	0.6070
2	5.2	5.2	10.4	1.0	6000		53	5	2.6586
3	4.0	4.0	8.0	1.4	4050		43	4	2.7230
4	2.4	2.4	4.8	1.0	0914		26	2	5.8325
5	1.4	1.4	2.8	0.8	3368		14	1	3.9098
By Linear Regression of	Y on X								
	Slope, m	=	52.1	379	Int	ercept, b	= -3	30.3543	
Correlation Coefficient* = 0.99		995							
Calibration Accepted = Yes/		No <sup>**</sup>							

\* if Correlation Coefficient < 0.990, check and recalibration again.

Remarks :						
Calibrated by	:	Felix Li		Checked by	:	Derek Lo
Date	:	13-May-14	_	Date	:	13-May-14



# Calibration Data for High Volume Sampler (TSP Sampler)

Location	:	CMA1b	Calbration Date :	13-May-14
Equipment no.	:	EL452	Calbration Due Dat :	13-Jul-14

## CALIBRATION OF CONTINUOUS FLOW RECORDER

			A	mbient Co	ondition						
Temperature, T <sub>a</sub>		300		Kelvin	Kelvin <b>Pressure</b> , <b>P</b> <sub>a</sub>			1007 mn			
			Orifice Tra	nsfer Stan	dard Inform	ation					
Equipment No.		EL086		Slope, m <sub>c</sub>	2.019	68	Intercept, b	c ·	-0.02746		
Last Calibration Date		15-Jul-1	3		(Hxl	P <sub>a</sub> / 10	13.3 x 298	$/T_{a})^{1/2}$			
Next Calibration Date		15-Jul-14	4		$= m_c \times Q_{std} + b_c$						
Calibration of TSP											
Calibration	Mar	ometer R	eading	G	l std	Contir	nuous Flow		IC		
Point	Н (і	inches of	water)	(m <sup>3</sup>	/ min.)	Rec	order, W	(W(P <sub>a</sub> /1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.3			
	(up)	(down)	(difference)	x-	axis	(	CFM)	١	∕-axis		
1	6.2	6.2	12.4	1.7	7459		61	6	0.6070		
2	5.1	5.1	10.2	1.	5847		51	5	0.6715		
3	4.1	4.1	8.2	1.4	4223		43	4	2.7230		
4	2.5	2.5	5.0	1.1	1136		27	2	6.8261		
5	1.4	1.4	2.8	0.8	3368		14	1	3.9098		
By Linear Regression of	Y on X										
	Slope, m	=	50.9	704	Int	ercept, b	=2	29.3862			
Correlation Co	0.99	991									
Calibration	Yes/	No**									

\* if Correlation Coefficient < 0.990, check and recalibration again.

Remarks :							
Calibrated by	:	Felix Li		Checked by	:	Derek Lo	
Date	:	13-May-14	_	Date	:	13-May-14	



# Calibration Data for High Volume Sampler (TSP Sampler)

Location	:	CMA6a	Calbration Date :	13-May-14
Equipment no.	:	EL448	Calbration Due Dat :	13-Jul-14

## CALIBRATION OF CONTINUOUS FLOW RECORDER

			A	mbient Co	ndition					
Temperature, T <sub>a</sub>		300		Kelvin	Pressure, P	a		1007	mmHg	
			Orifice Tra	nsfer Stan	dard Inform	ation				
Equipment No.		EL086		Slope, m <sub>c</sub>	2.019	68	Intercept, b	c	-0.02746	
Last Calibration Date		15-Jul-1	3		(Hxl	P <sub>a</sub> / 10	13.3 x 298	$/T_{a})^{1/2}$		
Next Calibration Date		15-Jul-14	4	$= m_c \times Q_{std} + b_c$						
Calibration	Mar	nometer R	eading	G	l <sub>std</sub>	Contir	nuous Flow		IC	
Point	Н (і	inches of	water)	(m <sup>3</sup>	n <sup>3</sup> / min.) Recorde		order, W	(W(P <sub>a</sub> /1013	3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31)	
	(up)	(down)	(difference)	x-	axis	(	CFM)	•	Y-axis	
1	6.1	6.1	12.2	1.	7319		62	6	1.6006	
2	5.0	5.0	10.0	1.	5692		52	5	1.6650	
3	4.0	4.0	8.0	1.4	4050		42	4	1.7294	
4	2.4	2.4	4.8	1.0	0914		25	2	4.8389	
5	1.5	1.5	3.0	0.8	3657		13	1	2.9163	
By Linear Regression of	Y on X									
	Slope, m	=	55.9	776	Int	ercept, b	= -3	36.0474		
Correlation Co	pefficient*	=	0.99	995						
Calibration	Yes/	No <sup>**</sup>								

\* if Correlation Coefficient < 0.990, check and recalibration again.

Remarks :						
Calibrated by	:	Felix Li	Ch	ecked by	:	Derek Lo
Date	:	13-May-14	Da	te	:	13-May-14



Appendix 5.1

Monitoring Schedules for Reporting Month and Coming Reporting Month

#### Contract No. HK/2011/07 Wan Chai Development Phase II and Central-Wan Chai Bypass Sampling, Field Measurement and Testing Works (Stage 2)

30-Mar         31-Mar         1-Apr         2-Apr         3-Apr         1-Apr         2-Apr         3-Apr         1-Apr         1-Apr         2-Apr         3-Apr         1-Apr         1-Apr         2-Apr         3-Apr         1-Apr         1-Apr         2-Apr         3-Apr         4-Apr         1-Apr         1-Apr         2-Apr         3-Apr         4-Apr         1-Apr         2-Apr         3-Apr         4-Apr         1-Apr         2-Apr         3-Apr         4-Apr         1-Apr         2-Apr         3-Apr         4-Apr         1-Apr         <	Saturday 29-1
30-Mar         31-Mar         1.Apr         2.4rr         2.4rr         32 Mar         1rr	29-1
30-Mar	- 5-
30-Mar	5-
	5-
	5-
	5-
	5-
	5-
Image:Imag	5-
30-Mar         31-Mar         1-Apr         2-Apr         3-Apr         4-Apr           Noise (Daytime) (M1a, M2b, M3a, M4b)         Noise (Daytime) (M5b, M6)         Noise (Daytime) (M5b, M6)         24hr TSP         1hr TSP           Impact WQM Mid-ebb         12-47 Mid-10od         Impact WQM Mid-ebb         Im	5.
$ \left  \begin{array}{cccccccccccccccccccccccccccccccccccc$	5-
(M1a,M2b,M3a,M4b)       (M5b,M6)       (M5b,M6)       (M1,M1)       Impact WOM         Impact WOM       Impact WOM       Impact WOM       (M4,ebb)       15.25       (M4,ebb)       15.25         Mid-flood       18.56       Mid-flood       20.28       Mid-flood       22.04         6Apr       7.Apr       8.Apr       9.Apr       10.Apr       11.Apr         Noise (Daytime)       Noise (Daytime)       Noise (Daytime)       Noise (Daytime)       Impact WOM       Impact WOM         Mid-flood       5.41       (M5b,M6)       16.40       8.12       Impact WOM       Impact WOM         Mid-flood       5.41       Mid-flood       8.12       Mid-flood       15.54         Mid-flood       5.41       Mid-flood       8.12       Mid-flood       15.54         Mid-flood       5.41       Mid-flood       8.12       Mid-flood       15.54         Mid-flood       5.41       Mid-flood       8.12       Mid-flood       15.40         Mid-flood       18.47       Mid-flood       8.12       Mid-flood       15.40         Mid-flood       18.47       Mid-flood       16.40       16.40       16.40       16.40         Noise (Daytime)       Noise (Daytime) <td></td>	
Mid-ebb         12.47         Mid-lood         Mid-lood         0.16.25         Mid-lood         0.20.4         Mid-lood         0.20.4 <t< td=""><td></td></t<>	
Mid-ebb         12.47         Mid-lood         Mid-lood         0.16.25         Mid-lood         0.20.4         Mid-lood         0.20.4 <t< td=""><td></td></t<>	
Mid-flood         18:58         Mid-flood         20:28         Mid-flood         22:04           6-Ap         7.Apr         8.Apr         9.Apr         10.Apr         11.Apr         11.Apr           6-Ap         7.Apr         8.Apr         9.Apr         10.Apr         11.Apr         11.Apr           Noise (Daytime)         Noise (Daytime)         Noise (Daytime)         Noise (Daytime)         1hr TSP         1hr TSP         1hr TSP           Mid-flood         5.41         Mid-flood         8.12         Mid-flood         15.54           Mid-flood         18.24         Mid-flood         8.12         Mid-flood         15.54           Mid-flood         18.24         15.Apr         16.Apr         17.Apr         18.Apr           Noise (Daytime)         Noise (Daytime)         Noise (Daytime)         Noise (Daytime)         1hr TSP         18.Apr           Noise (Daytime)         Noise (Daytime)         Noise (Daytime)         Noise (Daytime)         Inpact WOM         18.Apr           Impact WOM         Mid-bob         11.4pr         1hr TSP         18.Apr         18.Apr           Impact WOM         Mid-bob         11.4pr         Mid-bob         114.Apr         14.Apr	
6-Apr         7-Apr         8-Apr         9-Apr         10-Apr         11-Apr           Noise (Daytime) (M1a,M2b,M3a,M4b)         Noise (Daytime) (M5b,M6)         Noise (Daytime) (M5b,M6)         1hr TSP 24hr TSP (CMA3a)         Impact WOM Mid-flood         Impact WOM         I	
Noise (Daytime)     Noise (Daytime)     Noise (Daytime)     Noise (Daytime)     Ihr TSP     1hr TSP       Impact WOM     (M1a,M2b,M3a,M4b)     Impact WOM     Impact WOM     Impact WOM       Mid-flood     5.41     Mid-flood     8.12     Impact WOM       Mid-flood     18:24     Mid-flood     8.12     Mid-flood     15.54       Mid-lood     18:24     Mid-flood     8.12     Mid-flood     15.54       Noise (Daytime)     Noise (Daytime)     Noise (Daytime)     Noise (Daytime)     16-Apr     17-Apr     18-Apr       Noise (Daytime)     Noise (Daytime)     Noise (Daytime)     Noise (Daytime)     Impact WOM     Impact WOM       Impact WOM     Impact WOM     Impact WOM     Impact WOM     Impact WOM     Impact WOM       Impact WOM     Impact WOM     Impact WOM     Impact WOM     Impact WOM     Impact WOM	
Noise (Daytime)       Noise (Daytime)       24hr TSP       (DA3a)       Impact WQM         Impact WQM       Impact WQM       Impact WQM       Impact WQM       Impact WQM       Impact WQM       15.54         Mid-bod       18.24       Mid-bod       20.37       Mid-bod       22.11         Mid-bp       18.24       Mid-bp       20.37       Mid-bod       22.11         Noise (Daytime)       Noise (Daytime)       Noise (Daytime)       Noise (Daytime)       Noise (Daytime)       18-24	12-
Noise (Daytime) (M1a,M2b,M3a,M4b)       Noise (Daytime) (M5b,M6)       24hr TSP (MA3a)       Impact WQM (MA40a)       Impact WQM (M4-fload)       Impact WQM	
Noise (Daytime)       Noise (Daytime)       24hr TSP       (CMA3a)       Impact WQM       15.54         Mid-tbod       16.24       Mid-tbod       8.12       Mid-tbod       15.54         Mid-tbod       16.24       Mid-tbod       20.37       Mid-tbod       12.51         Noise (Daytime)       14.4pt       15.4pt       16.4pt       17.4pt       18.4pt       18.4pt         Noise (Daytime)       Noise (Daytime)       Noise (Daytime)       Noise (Daytime)       Impact WQM       18.4pt       18.4pt         Impact WQM	
Noise (Daytime) (M1a,M2b,M3a,M4b)         Noise (Daytime) (M5b,M6)         24hr TSP (M5b,M6)         24hr TSP (MA3a)         Impact WQM         Impact WQM <td></td>	
(M1a,M2b,M3a,M4b)     (M5b,M6)     (CMA3a)     Impact WGM     Impact WGM       Impact WGM     Impact WGM     Impact WGM     Mid-lood     15.54       Mid-dob     18.24     Mid-lood     20.37     Mid-lood     22.21       13.Apr     14.Apr     15.Apr     16.Apr     17.Apr     18.Apr       Noise (Daytime)     Noise (Daytime)     Noise (Daytime)     Noise (Daytime)     Impact WGM     Impact WGM       Impact WGM     11.47     Impact WGM     Impact WGM     Impact WGM     14.46	
Impact WQM         Impact	
Mid-flood         5.41         Mid-flood         8:12         Mid-flood         15.54           Mid-ebb         18.24         Mid-ebb         20:37         Mid-ebb         22.21           13.Apr         14.Apr         15-Apr         16-Apr         17-Apr         18.Apr           Noise (Daytime)         24hr TSP         1hr TSP         1hr TSP         Impact WQM         Impact WQM           Impact WQM         Impact WQM         Impact WQM         Impact WQM         Impact WQM         14.4pt	
Mid-ebb         18-24         Mid-ebb         20:37         Mid-ebb         22:21           13-Apr         14-Apr         15-Apr         16-Apr         17-Apr         18-Apr         18-Apr           Noise (Daytime)         Abise (Daytime)         Noise (Daytime)         Noise (Daytime)         Ihr TSP         Ihr TSP         Impact WQM         Mid-ebb         14-16         Mid-ebb         14-16         Impact WQM	
13-Apr         14-Apr         15-Apr         16-Apr         17-Apr         18-Apr           Value         24hr TSP         1hr TSP         1hr TSP         1hr TSP         1hr TSP         1hr TSP           Noise (Daytime)         (M1a,M2b,M3a,M4b,M5b)         (M6)         Impact WQM         Impact WQM         Impact WQM           Mid-ebb         11:47         Mid-ebb         12:57         Mid-ebb         14:16	
24hr TSP Noise (Daytime) (M1a,M2b,M3a,M4b,M5b)         24hr TSP Noise (Daytime) (M5)         1hr TSP         Impact W2M         Impact W2M<	
Noise (Daytime) (M1a,M2b,M3a,M4b,M5b)         Noise (Daytime) (M6)         Impact Impact WQM         Impact WQM         Impact WQM           Impact WQM	19-
Noise (Daytime) (M1a,M2b,M3a,M4b,M5b)         Noise (Daytime) (M6)         Impact Impact WQM         Impact WQM         Impact WQM           Impact WQM	
Noise (Daytime) (M1a,M2b,M3a,M4b,M5b)         Noise (Daytime) (M6)         Impact Impact WQM         Impact WQM         Impact WQM           Impact WQM	
Noise (Daytime)         Noise (Daytime)           (M1a,M2b,M3a,M4b,M5b)         (M6)           Impact WQM         Impact WQM           Mid-ebb         11:47           Mid-ebb         12:57	
Impact WQM Impact WQM Impact WQM Impact WQM Mid-ebb 11:47 Mid-ebb 12:57 Mid-ebb 14:16	
Mid-ebb 11:47 Mid-ebb 12:57 Mid-ebb 14:16	
Mid-ebb 11:47 Mid-ebb 12:57 Mid-ebb 14:16	
Mid-flood 18:33 Mid-flood 21:05	
<b>20-Apr</b> 21-Apr 22-Apr 23-Apr 24-Apr 25-Apr	26-
24hr TSP 1hr TSP	
24hr TSP (CMA4a) Noise (Daytime) Noise (Daytime)	
(M1a) (M2b,M3a,M4b,M5b, M6)	
Impact WQM Impact WQM Impact WQM	
Mid-flood 10:52 Mid-flood 14:01 Mid-ebb	10
Mid-ebb 18:08 Mid-ebb 20:38 Mid-flood	16
27-Apr	

Due to the Amber Rainstorm signal was hoisted on 31 March 2014, water quality monitoring at ebb tide were cancelled.

#### Contract No. HK/2011/07 Wan Chai Development Phase II and Central-Wan Chai Bypass Sampling, Field Measurement and Testing Works (Stage 2)

						May 201	Ionitoring Sche					
Sunday	Monday		Tuesday		Wednesda		- Thursda	y	Frida	у	Saturday	
ż			ŗ									26-
											24hr TSP	
										2-May		3-
27-Apr		28-Apr		29-Apr		30-Apr		1-May		2-May		3-
	VC 24hr TSP		VC 1hr TSP									
	VG 2411 131		VC 111 151									
	1hr TSP								24hr TSP		1hr TSP	
	Impact WQM				Impact WQM				Impact WQM			
	Mid-ebb	11:47			Mid-ebb	13:04			Mid-ebb	14:20		
	Mid-flood	18:05			Mid-flood	19:38			Mid-flood	21:06		
4-May		5-May		6-May		7-May		8-May		9-May		10-
	VC 24hr TSP				VC 1hr TSP							
							24hr TSP		1hr TSP			
					Noise (Daytime)		Noise (Daytime)					
	Impact WQM				Impact WQM						Impact WQM	
	Mid-flood	8:43			Mid-flood	5:41					Mid-ebb	1
	Mid-ebb	16:20			Mid-ebb	18:09					Mid-flood	2
11-May		12-May		13-May		14-May		15-May		16-May		17-
	VC 24hr TSP		VC 1hr TSP									
	VG 24hr 15P		VC INFISP		24hr TSP		1hr TSP					
	Noise (Daytime)		Noise (Daytime)		24111 135		1111 13F					
	Noise (Daytine)		Noise (Dayume)									
	Impact WQM				Impact WQM				Impact WQM			
	Mid-flood	17:10			Mid-flood	18:41			Mid-ebb	13:18		
	Mid-ebb	10:43			Mid-ebb	11:55			Mid-flood	20:13		
18-May		19-May		20-May		21-May		22-May	inia noba	23-May		24-
		,		,						,		
	VC 24hr TSP		VC 1hr TSP									
			24hr TSP		1hr TSP							
			Noise (Daytime)				Noise (Daytime)					
	Impact WQM				Impact WQM				Impact WQM			
	Mid-flood	8:50			Mid-flood	10:52			Mid-ebb	8:14		
	Mid-ebb	15:44			Mid-ebb	17:48			Mid-flood	13:55		
25-May		26-May		27-May								
	VC 24hr TSP		VC 1hr TSP									
	24hr TSP		1hr TSP									
	Noise (Daytime)											
	Impact WQM											
	Mid-ebb	10:49	1		1		1		1		1	
	Mid-flood	17:11										



Appendix 5.2

Noise Monitoring Results and Graphical Presentations

Contract No. HK/2011/07 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and Testing Work (Stage 2)

### Noise Monitoring Result

am

#### Day Time (0700 - 1900hrs on normal weekdays)

Location: M1a - Harbour Road Sports Centre

			Measure	ement Noi	se Level	Baseline Level	Construction Noise Level	Limit Level
Date	Time	Weather	Leq	L10	L90	Leq	Leq	Leq
						Unit: dl	B(A), (30-min)	
29/4/2014	10:45	Cloudy	73.5	75.0	67.5	72	68	75
7/5/2014	09:11	Fine	72.9	75.0	70.5	72	65	75
14/5/2014	14:15	Cloudy	71.0	73.5	66.0	72	71	75
20/5/2014	11:05	Sunny	72.3	74.5	67.0	72	56	75
26/5/2014	14:28	Fine	70.6	73.0	66.0	72	71	75

Location: M2b - Noon-day gun area

			Measure	ement Noi	se Level	Baseline Level	Construction Noise Level	Limit Level
Date	Time	Weather	Leq	L10	L90	Leq	Leq	Leq
						Unit: di	3(A), (30-min)	
29/4/2014	13:00	Cloudy	73.9	75.0	67.5	68	73	75
7/5/2014	09:58	Fine	70.2	71.5	68.0	68	67	75
12/5/2014	14:10	Fine	72.1	73.7	66.0	68	70	75
20/5/2014	13:00	Cloudy	67.6	69.0	65.0	68	68	75
26/5/2014	13:42	Fine	68.2	69.5	66.0	68	59	75

Location: M3a - Tung Lo Wan Fire Station

			Measure	ement Noi	se Level	Baseline Level	Construction Noise Level	Limit Level
Date	Time	Weather	Leq	L10	L90	Leq	Leq	Leq
						Unit: di	B(A), (30-min)	
29/4/2014	13:45	Cloudy	66.5	68.0	64.5	69	67	75
7/5/2014	10:42	Fine	66.4	68.0	64.0	69	66	75
14/5/2014	15:00	Cloudy	67.0	68.5	64.5	69	67	75
20/5/2014	13:50	Cloudy	65.9	67.5	63.5	69	66	75
26/5/2014	13:00	Fine	66.5	68.0	64.5	69	67	75

Location: M4b - Victoria Centre

			Measure	ement Noi	se Level	Baseline Noise Level	Construction Noise Level	Limit Level
Date	Time	Weather	Leq	L10	L90	Leq	Leq	Leq
						Unit: d	B(A), (30min)	
29/4/2014	14:50	Cloudy	67.8	69.5	65.5	67	58	75
7/5/2014	13:15	Fine	69.5	71.0	67.0	67	65	75
14/5/2014	13:40	Cloudy	69.7	71.0	67.5	67	66	75
20/5/2014	14:35	Cloudy	68.7	69.5	67.0	67	63	75
26/5/2014	11:14	Fine	69.7	71.0	67.5	67	66	75

Location: M5b - City Garden


			Measure	ement Noi	se Level	Baseline Level	Construction Noise Level	Limit Level		
Date	Time	Weather	Leq	L10	L90	Leq	Leq	Leq		
				Unit: dB(A), (30min)						
29/4/2014	15:35	Cloudy	70.5	71.0	69.0	68	67	75		
7/5/2014	14:15	Fine	67.4	68.5	65.5	68	67	75		
12/5/2014	15:07	Fine	70.2	71.6	69.0	68	66	75		
22/5/2014	10:50	Cloudy	72.7	73.0	71.5	68	71	75		
26/5/2014	9:44	Fine	70.2	71.5	68.0	68	66	75		


Location: M6 - HK Baptist Church Henrietta Secondary School


			Measure	ement Noi	se Level	Baseline Level	Construction Noise Level	Limit Level
Date	Time	Weather	Leq	L10	L90	Leq	Leq	Leq
						Unit: dl	B(A), (30-min)	
29/4/2014	16:20	Cloudy	73.5	74.5	71.5	71	70	70
7/5/2014	15:11	Fine	74.8	76.0	73.0	71	73	70
14/5/2014	16:30	Fine	73.8	75.0	72.0	71	71	70
22/5/2014	10:05	Cloudy	73.0	74.0	71.5	71	69	70
26/5/2014	10:18	Fine	71.8	73.5	69.0	71	65	70



Graphic Presentation of Noise Monitoring Result Day Time (0700 - 1900hrs on normal weekdays)












Graphic Presentation of Noise Monitoring Result
Day Time (0700 - 1900hrs on normal weekdays)









Appendix 5.3

Air Quality Monitoring Results and Graphical Presentations, and odour Patrol Results

am

Location: CMA1b - Oil Street Site Office

### Report on 24-hour TSP monitoring

Action Level (μg/m3) - 176.7 Limit Level (μg/m3) - 260

Date	Sampling	Weather	Filter	Filter Weigh	nt, g	Elapse Tim	e, hr	Sampling	Flo	w Rate, m³/r	min	Total	TSP Level,
	Time	Condition	paper no.	Initial	Final	Initial	Final	Time, hr	Initial, Q <sub>si</sub>	Final, Q <sub>sf</sub>	Average	Volume, m <sup>3</sup>	μg/m <sup>3</sup>
26-Apr-14	8:00	Rainy	008333	2.8705	2.9685	4488.79	4512.79	24.00	1.37	1.37	1.37	1975	50
2-May-14	8:00	Rainy	008340	2.8576	2.9683	4515.81	4539.81	24.00	1.37	1.37	1.37	1976	56
9-May-14	13:00	Rainy	008845	2.8581	2.9487	4545.82	4569.82	24.00	1.34	1.37	1.35	1950	46
15-May-14	13:00	Rainy	008613	2.8356	2.9096	4572.84	4596.84	24.00	1.29	1.32	1.30	1878	39
21-May-14	17:00	Rainy	008722	2.8528	2.9559	4572.86	4596.86	24.00	1.33	1.33	1.33	1909	54
26-May-14	8:00	Rainy	008691	2.8284	2.8881	4623.87	4647.87	24.00	1.32	1.32	1.32	1905	31

Remarks: Due to interruption of electricity, the 24hr TSP was rescheduled from 8, 14 and 20 May 2014 to 9, 15 and 21 May 2014 respectively.

Report on 1-hour TSP monitoring Action Level ( $\mu$  g/m3) - 320.1

Limit Level (  $\mu\,{\rm g/m3})$  - 500

Date	Sampling	Weather	Filter	Filter Weigh	nt, g	Elapse Tim	e, hr	Sampling	Flo	w Rate, m <sup>3</sup> /	min	Total	TSP Level,
	Time	Condition	paper no.	Initial	Final	Initial	Final	Time, hr	Initial, Q <sub>si</sub>	Final, Q <sub>sf</sub>	Average	Volume, m <sup>3</sup>	μg/m³
28-Apr-14	11:00	Fine	008335	2.8597	2.8681	4512.79	4513.79	1.00	1.37	1.37	1.37	82	102
28-Apr-14	13:00	Fine	008336	2.8595	2.8667	4513.79	4514.79	1.00	1.37	1.37	1.37	82	88
28-Apr-14	14:09	Fine	008338	2.8601	2.8657	4514.81	4515.81	1.00	1.37	1.37	1.37	82	68
3-May-14	8:04	Rainy	008831	2.8741	2.8784	4539.81	4540.81	1.00	1.37	1.37	1.37	82	52
3-May-14	9:12	Rainy	008833	2.8726	2.8749	4540.81	4541.81	1.00	1.37	1.37	1.37	82	28
3-May-14	10:16	Rainy	008835	2.8618	2.8655	4541.81	4542.81	1.00	1.34	1.34	1.34	80	46
9-May-14	8:04	Rainy	008836	2.8723	2.8903	4542.82	4543.82	1.00	1.34	1.37	1.35	81	221
9-May-14	9:12	Rainy	008843	2.8668	2.8823	4543.82	4544.82	1.00	1.34	1.37	1.35	81	191
9-May-14	10:16	Rainy	008846	2.8695	2.8796	4544.82	4545.82	1.00	1.34	1.34	1.34	80	126
15-May-14	8:00	Rainy	008850	2.8546	2.8729	4596.84	4597.84	1.00	1.29	1.32	1.30	78	234
15-May-14	9:05	Rainy	008609	2.8222	2.8255	4597.84	4598.84	1.00	1.29	1.32	1.30	78	42
15-May-14	10:09	Rainy	008611	2.8276	2.8326	4598.84	4599.84	1.00	1.29	1.29	1.29	77	65
21-May-14	13:00	Rainy	008614	2.8498	2.8611	4596.86	4597.86	1.00	1.29	1.29	1.29	77	146
21-May-14	14:05	Rainy	008719	2.8660	2.8713	4597.86	4598.86	1.00	1.29	1.29	1.29	77	69
21-May-14	15:30	Rainy	008712	2.8513	2.8561	4598.86	4599.86	1.00	1.29	1.29	1.29	77	62
27-May-14	8:05	Fine	008663	2.8211	2.8235	4647.87	4648.87	1.00	1.29	1.29	1.29	77	31
27-May-14	9:10	Fine	008666	2.8566	2.8589	4648.87	4649.87	1.00	1.29	1.29	1.29	77	30
27-May-14	10:15	Fine	008670	2.8553	2.8567	4649.87	4650.87	1.00	1.29	1.29	1.29	77	18

Location: CMA2a - Causeway Bay Community Centre

Report on 24-hour TSP monitoring Action Level (µg/m3) - 169.5 Limit Level (µg/m3) - 260

Date	Sampling	Weather	Filter	Filter Weigh	nt, g	Elapse Time	e, hr	Sampling	Flo	w Rate, m <sup>3</sup> /	min	Total	TSP Level,
	Time	Condition	paper no.	Initial	Final	Initial	Final	Time, hr	Initial, Q <sub>si</sub>	Final, Q <sub>sf</sub>	Average	Volume, m <sup>3</sup>	μg/m³
26-Apr-14	8:00	Rainy	008332	2.8583	2.9406	14199.30	14223.30	24.00	1.30	1.30	1.30	1868	44
2-May-14	8:00	Rainy	008341	2.8578	2.9246	14226.31	14250.31	24.00	1.34	1.34	1.34	1927	35
8-May-14	8:00	Rainy	008837	2.8693	2.9427	14253.33	14277.33	24.00	1.30	1.34	1.32	1899	39
14-May-14	8:00	Rainy	008848	2.8458	2.9106	14280.33	14304.33	24.00	1.27	1.31	1.29	1862	35
20-May-14	8:00	Rainy	008612	2.8384	2.8965	14307.33	14331.33	24.00	1.28	1.31	1.30	1866	31
26-May-14	8:00	Rainy	008720	2.8546	2.8947	14334.34	14358.34	24.00	1.28	1.31	1.29	1863	22

## Report on 1-hour TSP monitoring Action Level (µg/m3) - 323.4 Limit Level (µg/m3) - 500

Date	Sampling	Weather	Filter	Filter Weigh	nt, g	Elapse Time	e, hr	Sampling	Flo	w Rate, m <sup>3</sup> /	min	Total	TSP Level,
	Time	Condition	paper no.	Initial	Final	Initial	Final	Time, hr	Initial, Q <sub>si</sub>	Final, Q <sub>sf</sub>	Average	Volume, m <sup>3</sup>	μg/m³
28-Apr-14	11:00	Fine	008334	2.8705	2.8797	14223.31	14224.31	1.00	1.30	1.30	1.30	78	118
28-Apr-14	13:00	Fine	008337	2.8513	2.8576	14224.31	14225.31	1.00	1.30	1.30	1.30	78	81
28-Apr-14	14:05	Fine	008339	2.8546	2.8612	14225.31	14226.31	1.00	1.30	1.30	1.30	78	85
3-May-14	8:03	Rainy	008830	2.8794	2.8818	14250.32	14251.32	1.00	1.34	1.34	1.34	80	30
3-May-14	9:07	Rainy	008832	2.8737	2.8780	14251.32	14252.32	1.00	1.34	1.34	1.34	80	54
3-May-14	10:13	Rainy	008834	2.8660	2.8692	14252.32	14253.32	1.00	1.34	1.34	1.34	80	40
9-May-14	8:03	Rainy	008842	2.8679	2.8736	14277.33	14278.33	1.00	1.30	1.34	1.32	79	72
9-May-14	9:07	Rainy	008844	2.8628	2.8683	14278.33	14279.33	1.00	1.30	1.34	1.32	79	70
9-May-14	10:13	Rainy	008847	2.8512	2.8551	14279.33	14280.33	1.00	1.30	1.34	1.32	79	49
15-May-14	8:05	Rainy	008849	2.8454	2.8470	14304.33	14305.33	1.00	1.27	1.31	1.29	78	21
15-May-14	9:07	Rainy	008851	2.8374	2.8393	14305.33	14306.33	1.00	1.27	1.31	1.29	78	24
15-May-14	10:09	Rainy	008610	2.8253	2.8335	14306.33	14307.33	1.00	1.27	1.31	1.29	78	106
21-May-14	11:00	Rainy	008591	2.8513	2.8532	14331.33	14332.33	1.00	1.28	1.28	1.28	77	25
21-May-14	13:00	Rainy	008725	2.8465	2.8507	14332.33	14333.33	1.00	1.28	1.28	1.28	77	55
21-May-14	14:05	Rainy	008718	2.8702	2.8715	14333.33	14334.33	1.00	1.28	1.28	1.28	77	17
27-May-14	8:05	Fine	008664	2.8801	2.8824	14358.34	14359.34	1.00	1.27	1.27	1.27	76	30
27-May-14	9:10	Fine	008668	2.8532	2.8546	14359.34	14360.34	1.00	1.27	1.27	1.27	76	18
27-May-14	10:15	Fine	008671	2.8451	2.8486	14360.34	14361.34	1.00	1.27	1.27	1.27	76	46

Location: CMA3a - CWB PRE Site Office Area

## Report on 24-hour TSP monitoring

Action Level (µg/m3) - 171 Limit Level (µg/m3) - 260

Date	Sampling	Weather	Filter	Filter Weigh	nt, g	Elapse Tim	e, hr	Sampling	Flo	w Rate, m <sup>3</sup> /	min	Total	TSP Level,
	Time	Condition	paper no.	Initial	Final	Initial	Final	Time, hr	Initial, Q <sub>si</sub>	Final, Q <sub>sf</sub>	Average	Volume, m <sup>3</sup>	μg/m³
26-Apr-14	8:00	Rainy	007510	2.6290	2.7542	1577.84	1601.83	23.99	1.33	1.33	1.33	1911	65
3-May-14	13:00	Rainy	008812	2.8496	2.8948	1632.90	1656.90	24.00	1.29	1.29	1.29	1861	24
9-May-14	14:20	Rainy	008813	2.8447	2.9302	1686.91	1710.91	24.00	1.33	1.29	1.31	1887	45
14-May-14	8:00	Rainy	008588	2.8474	2.9780	1683.91	1707.91	24.00	1.35	1.35	1.35	1950	67
20-May-14	8:00	Rainy	008598	2.8304	2.9918	1710.91	1734.91	24.00	1.37	1.37	1.37	1979	82
26-May-14	8:00	Rainy	008652	2.8331	2.9752	1737.91	1761.91	24.00	1.37	1.37	1.37	1975	72

Remarks: Due to interruption of electricity, the 24hr TSP monitoring was rescheduled from 2 and 8 May 2014 to 3 and 9 May 2014 respectively. Report on 1-hour TSP monitoring Action Level (µg/m3) - 311.3

Limit Level (µg/m3) - 500

Date	Sampling	Weather	Filter	Filter Weigh	nt, g	Elapse Tim	e, hr	Sampling	Flo	w Rate, m <sup>3</sup> /	min	Total	TSP Level,
	Time	Condition	paper no.	Initial	Final	Initial	Final	Time, hr	Initial, Q <sub>si</sub>	Final, Q <sub>sf</sub>	Average	Volume, m <sup>3</sup>	μg/m³
28-Apr-14	8:55	Fine	008884	2.8496	2.8590	1601.83	1602.83	1.00	1.34	1.34	1.34	80	117
28-Apr-14	9:58	Fine	008886	2.8645	2.8738	1602.83	1603.83	1.00	1.34	1.34	1.34	80	116
28-Apr-14	13:00	Fine	008888	2.8521	2.8642	1603.83	1604.83	1.00	1.34	1.34	1.34	80	151
3-May-14	8:20	Rainy	008902	2.8331	2.8428	1656.90	1657.90	1.00	1.34	1.34	1.34	80	121
3-May-14	9:25	Rainy	008809	2.8599	2.8631	1657.90	1658.90	1.00	1.34	1.34	1.34	80	40
3-May-14	10:30	Rainy	008810	2.8383	2.8469	1658.90	1659.90	1.00	1.34	1.34	1.34	80	108
9-May-14	9:00	Rainy	008807	2.8520	2.8549	1680.91	1681.91	1.00	1.34	1.34	1.34	80	36
9-May-14	10:15	Rainy	008585	2.8480	2.8499	1681.91	1682.91	1.00	1.34	1.34	1.34	80	24
9-May-14	13:00	Rainy	008587	2.8396	2.8410	1682.91	1683.91	1.00	1.34	1.34	1.34	80	17
15-May-14	9:35	Rainy	008592	2.8454	2.8486	1707.91	1708.91	1.00	1.37	1.37	1.37	82	39
15-May-14	10:38	Rainy	008594	2.8451	2.8490	1708.91	1709.91	1.00	1.37	1.37	1.37	82	48
15-May-14	13:00	Rainy	008596	2.8458	2.8495	1709.91	1710.91	1.00	1.37	1.37	1.37	82	45
21-May-14	13:00	Rainy	008713	2.8322	2.8389	1734.91	1735.91	1.00	1.39	1.39	1.39	83	81
21-May-14	14:06	Rainy	008716	2.8612	2.8671	1735.91	1736.91	1.00	1.39	1.39	1.39	83	71
21-May-14	15:10	Rainy	008374	2.8570	2.8611	1736.91	1737.91	1.00	1.39	1.39	1.39	83	49
27-May-14	13:42	Fine	008705	2.8331	2.8437	1761.91	1762.91	1.00	1.38	1.38	1.38	83	128
27-May-14	14:49	Fine	008737	2.8545	2.8553	1762.91	1763.91	1.00	1.38	1.38	1.38	83	10
27-May-14	15:53	Fine	008739	2.8587	2.8598	1763.91	1764.91	1.00	1.38	1.38	1.38	83	13

Location: CMA4a - SPCA

Report on 24-hour TSP monitoring Action Level (µg/m3) - 171.2

Limit Level (µg/m3) -260

Date	Sampling	Weather	Filter	Filter Weigh	nt, g	Elapse Time	e, hr	Sampling	Flo	w Rate, m <sup>3</sup> /ı	min	Total	TSP Level,
	Time	Condition	paper no.	Initial	Final	Initial	Final	Time, hr	Initial, Q <sub>si</sub>	Final, Q <sub>sf</sub>	Average	Volume, m <sup>3</sup>	μg/m³
26-Apr-14	8:00	Rainy	007513	2.6251	2.7198	18426.00	18449.99	23.99	1.29	1.29	1.29	1858	51
2-May-14	8:00	Rainy	008889	2.8441	2.9250	18452.99	18476.99	24.00	1.29	1.29	1.29	1860	43
8-May-14	8:00	Rainy	008906	2.8373	2.8824	18480.00	18504.00	24.00	1.29	1.29	1.29	1861	24
14-May-14	8:00	Rainy	008589	2.8451	2.9306	18507.00	18531.01	24.01	1.29	1.29	1.29	1855	46
20-May-14	8:00	Rainy	008597	2.8412	2.8827	18534.00	18558.00	24.00	1.29	1.29	1.29	1858	22
26-May-14	8:00	Rainy	008690	2.8344	2.8809	18561.00	18585.00	24.00	1.29	1.29	1.29	1855	25

## Report on 1-hour TSP monitoring

Action Level (µg/m3) -Limit Level (µg/m3) -312.5 500

Date	Sampling	Weather	Filter	Filter Weigh	nt, g	Elapse Tim	e, hr	Sampling	Flo	w Rate, m <sup>3</sup> /	min	Total	TSP Level,
	Time	Condition	paper no.	Initial	Final	Initial	Final	Time, hr	Initial, Q <sub>si</sub>	Final, Q <sub>sf</sub>	Average	Volume, m <sup>3</sup>	μg/m³
28-Apr-14	8:50	Fine	008803	2.8599	2.8664	18449.99	18450.99	1.00	1.29	1.29	1.29	77	84
28-Apr-14	9:52	Fine	008885	2.8651	2.8711	18450.99	18451.99	1.00	1.29	1.29	1.29	77	77
28-Apr-14	10:56	Fine	008887	2.8477	2.8552	18451.99	18452.99	1.00	1.29	1.29	1.29	77	97
3-May-14	13:15	Rainy	008901	2.8406	2.8455	18477.01	18478.01	1.00	1.29	1.29	1.29	77	63
3-May-14	14:20	Rainy	008903	2.8372	2.8408	18478.01	18479.01	1.00	1.29	1.29	1.29	77	46
3-May-14	15:26	Rainy	008905	2.8334	2.8360	18479.01	18480.01	1.00	1.29	1.29	1.29	77	34
9-May-14	8:50	Rainy	008806	2.8675	2.8696	18504.00	18505.00	1.00	1.29	1.29	1.29	78	27
9-May-14	10:00	Rainy	008891	2.8501	2.8520	18505.00	18506.00	1.00	1.29	1.29	1.29	78	25
9-May-14	13:00	Rainy	008586	2.8440	2.8460	18506.00	18507.00	1.00	1.29	1.29	1.29	78	26
15-May-14	9:20	Rainy	008590	2.8380	2.8404	18531.01	18532.01	1.00	1.29	1.29	1.29	77	31
15-May-14	10:25	Rainy	008593	2.8475	2.8487	18532.01	18533.01	1.00	1.29	1.29	1.29	77	16
15-May-14	13:00	Rainy	008595	2.8475	2.8495	18533.01	18534.01	1.00	1.29	1.29	1.29	77	26
21-May-14	13:00	Rainy	008714	2.8520	2.8546	18558.00	18559.00	1.00	1.29	1.29	1.29	77	34
21-May-14	14:05	Rainy	008715	2.8611	2.8637	18559.00	18560.00	1.00	1.29	1.29	1.29	77	34
21-May-14	15:10	Rainy	008717	2.8564	2.8594	18560.00	18561.00	1.00	1.29	1.29	1.29	77	39
27-May-14	13:00	Fine	008698	2.8269	2.8327	18585.00	18586.00	1.00	1.29	1.29	1.29	77	75
27-May-14	14:41	Fine	008706	2.8318	2.8365	18586.00	18587.00	1.00	1.29	1.29	1.29	77	61
27-May-14	15:46	Fine	008738	2.8522	2.8534	18587.00	18588.00	1.00	1.29	1.29	1.29	77	16

Location: CMA5a - Children Garden opposite to Pedestrian Plaza

Report on 24-hour TSP monitoring

 Action Level (μg/m3) 181

 Limit Level (μg/m3) 260

Date	Sampling	Weather	Filter	Filter Weigh	nt, g	Elapse Time	e, hr	Sampling	Flo	w Rate, m <sup>3</sup> /	min	Total	TSP Level,
	Time	Condition	paper no.	Initial	Final	Initial	Final	Time, hr	Initial, Q <sub>si</sub>	Final, Q <sub>sf</sub>	Average	Volume, m <sup>3</sup>	μg/m³
26-Apr-14	8:00	Rainy	008784	2.8553	2.9507	19406.86	19430.86	24.00	1.34	1.34	1.34	1925	50
2-May-14	8:00	Rainy	008781	2.8490	2.9358	19433.86	19457.86	24.00	1.34	1.34	1.34	1926	45
8-May-14	8:00	Rainy	008583	2.8438	2.8936	19460.87	19484.88	24.01	1.34	1.34	1.34	1928	26
14-May-14	8:00	Rainy	008872	2.8449	2.9455	19487.88	19511.88	24.00	1.33	1.33	1.33	1917	52
20-May-14	8:00	Rainy	008796	2.8602	2.9690	19514.88	19538.88	24.00	1.37	1.37	1.37	1971	55
26-May-14	8:00	Rainy	008689	2.8230	2.8705	19541.88	19565.88	24.00	1.37	1.37	1.37	1967	24

### Report on 1-hour TSP monitoring

 Action Level (μg/m3) 332

 Limit Level (μg/m3) 500

Date	Sampling	Weather	Filter	Filter Weigh	nt, g	Elapse Time	e, hr	Sampling	Flo	w Rate, m <sup>3</sup> /	min	Total	TSP Level,
	Time	Condition	paper no.	Initial	Final	Initial	Final	Time, hr	Initial, Q <sub>si</sub>	Final, Q <sub>sf</sub>	Average	Volume, m <sup>3</sup>	<sup>3</sup> μg/m <sup>3</sup>
28-Apr-14	9:12	Fine	008875	2.8678	2.8743	19430.86	19431.86	1.00	1.34	1.34	1.34	80	81
28-Apr-14	10:18	Fine	008824	2.8594	2.8633	19431.86	19432.86	1.00	1.34	1.34	1.34	80	49
28-Apr-14	13:00	Fine	008825	2.8732	2.8787	19432.86	19433.86	1.00	1.34	1.34	1.34	80	69
3-May-14	9:40	Rainy	008805	2.8530	2.8590	19457.87	19458.87	1.00	1.34	1.34	1.34	80	75
3-May-14	10:44	Rainy	008573	2.8546	2.8599	19458.87	19459.87	1.00	1.34	1.34	1.34	80	66
3-May-14	13:00	Rainy	008580	2.8431	2.8504	19459.87	19460.87	1.00	1.34	1.34	1.34	80	91
9-May-14	9:10	Rainy	008560	2.8401	2.8431	19484.88	19485.88	1.00	1.34	1.34	1.34	80	37
9-May-14	10:15	Rainy	008563	2.8452	2.8540	19485.88	19486.88	1.00	1.34	1.34	1.34	80	110
9-May-14	13:00	Rainy	008569	2.8591	2.8631	19486.88	19487.88	1.00	1.34	1.34	1.34	80	50
15-May-14	9:13	Rainy	008599	2.8358	2.8372	19511.88	19512.88	1.00	1.33	1.33	1.33	80	18
15-May-14	10:23	Rainy	008602	2.8447	2.8466	19512.88	19513.88	1.00	1.33	1.33	1.33	80	24
15-May-14	13:00	Rainy	008615	2.8368	2.8419	19513.88	19514.88	1.00	1.33	1.33	1.33	80	64
21-May-14	9:13	Rainy	008709	2.8264	2.8370	19538.88	19539.88	1.00	1.37	1.37	1.37	82	129
21-May-14	10:23	Rainy	008712	2.8282	2.8329	19539.88	19540.88	1.00	1.37	1.37	1.37	82	57
21-May-14	13:00	Rainy	008684	2.8310	2.8343	19540.88	19541.88	1.00	1.37	1.37	1.37	82	40
27-May-14	8:24	Fine	008949	2.8216	2.8292	19565.88	19566.88	1.00	1.37	1.37	1.37	82	93
27-May-14	9:31	Fine	008728	2.8654	2.8721	19566.88	19567.88	1.00	1.37	1.37	1.37	82	82
27-May-14	10:34	Fine	008729	2.8585	2.8695	19567.88	19568.88	1.00	1.37	1.37	1.37	82	134

Location: CMA6a - WD2 PRE Office

### Report on 24-hour TSP monitoring

Action Level -	187.3	µg/m3
Limit Level -	260	µg/m3

Date	Sampling	Weather	Filter	Filter Weigh	nt, g	Elapse Tim	e, hr	Sampling	Flo	w Rate, m <sup>3</sup> /ı	min	Total	TSP Level,
	Time	Condition	paper no.	Initial	Final	Initial	Final	Time, hr	Initial, Q <sub>si</sub>	Final, Q <sub>sf</sub>	Average	Volume, m <sup>3</sup>	μ <b>g</b> /m³
26-Apr-14	8:00	Rainy	008792	2.8627	2.9598	17758.57	17782.57	24.00	1.30	1.30	1.30	1875	52
2-May-14	8:00	Rainy	008780	2.8603	2.9459	17785.57	17809.57	24.00	1.34	1.34	1.34	1926	44
8-May-14	8:00	Rainy	008584	2.8526	2.9340	17812.57	17836.58	24.01	1.30	1.34	1.32	1903	43
14-May-14	8:00	Rainy	008564	2.8889	2.9717	17839.59	17863.59	24.00	1.33	1.33	1.33	1916	43
20-May-14	8:00	Rainy	008624	2.8327	2.9035	17866.89	17890.89	24.00	1.30	1.30	1.30	1870	38
26-May-14	8:00	Rainy	008687	2.8359	2.8968	17893.59	17917.59	24.00	1.30	1.30	1.30	1867	33


# Report on 1-hour TSP monitoring Action Level - 300.1 $\mu\,\text{g/m}^3$

Limit Level - 500  $\mu$  g/m3

Date	Sampling	Weather	Filter	Filter Weigh	nt, g	Elapse Time	e, hr	Sampling	Flo	w Rate, m <sup>3</sup> /	min	Total	TSP Level,
	Time	Condition	paper no.	Initial	Final	Initial	Final	Time, hr	Initial, Q <sub>si</sub>	Final, Q <sub>sf</sub>	Average	Volume, m <sup>3</sup>	μg/m³
28-Apr-14	9:32	Fine	008877	2.8660	2.8755	17782.57	17783.57	1.00	1.34	1.34	1.34	80	119
28-Apr-14	10:36	Fine	008822	2.8667	2.8723	17783.57	17784.57	1.00	1.34	1.34	1.34	80	70
28-Apr-14	13:00	Fine	008827	2.8838	2.8907	17784.57	17785.57	1.00	1.34	1.34	1.34	80	86
3-May-14	9:55	Rainy	008893	2.8556	2.8611	17809.58	17810.58	1.00	1.34	1.34	1.34	80	69
3-May-14	10:58	Rainy	008575	2.8562	2.8604	17810.58	17811.58	1.00	1.34	1.34	1.34	80	52
3-May-14	13:00	Rainy	008582	2.8424	2.8478	17811.58	17812.58	1.00	1.34	1.34	1.34	80	67
9-May-14	9:25	Rainy	008561	2.8370	2.8525	17836.58	17837.58	1.00	1.34	1.34	1.34	80	193
9-May-14	10:35	Rainy	008567	2.8661	2.8738	17837.58	17838.58	1.00	1.34	1.34	1.34	80	96
9-May-14	13:00	Rainy	008570	2.8566	2.8633	17838.58	17839.58	1.00	1.34	1.34	1.34	80	83
15-May-14	8:58	Rainy	008565	2.8779	2.8838	17863.59	17864.59	1.00	1.29	1.29	1.29	77	76
15-May-14	10:09	Rainy	008600	2.8383	2.8399	17864.59	17865.59	1.00	1.29	1.29	1.29	77	21
15-May-14	13:00	Rainy	008603	2.8468	2.8488	17865.59	17866.59	1.00	1.29	1.29	1.29	77	26
21-May-14	8:57	Rainy	008707	2.8247	2.8296	17890.89	17891.89	1.00	1.29	1.29	1.29	78	63
21-May-14	10:00	Rainy	008710	2.8135	2.8152	17891.89	17892.89	1.00	1.29	1.29	1.29	78	22
21-May-14	11:05	Rainy	008686	2.8418	2.8452	17892.89	17893.89	1.00	1.29	1.29	1.29	78	44
27-May-14	8:42	Fine	008947	2.8303	2.8378	17917.59	17918.59	1.00	1.29	1.29	1.29	77	97
27-May-14	9:47	Fine	008732	2.8564	2.8600	17918.59	17919.59	1.00	1.29	1.29	1.29	77	47
27-May-14	10:53	Fine	008733	2.8715	2.8745	17919.59	17920.59	1.00	1.29	1.29	1.29	77	39





Graphic Presentation of 1 hour TSP Result






Graphic Presentation of 1 hour TSP Result













**Graphic Presentation of 24 hour TSP Result** 






















Appendix 5.4

Water Quality Monitoring Results and Graphical Presentations

# Water Monitoring Result at WSD9 - Tai Wan Mid-Flood Tide

Date	Time	Weater	Samplir	ig Depth	Wat	er Temp	erature		pН			Salini	ty	D	O Satur	ation		DO			Turbid	2		ed Solids
		Condition	r	n	Va	°C lue	Average	Va	lue -	Average	Va	ppt lue	Average	Va	% lue	Average	Va	mg/L lue	Average	Va	NTU alue	Average	Value	g/L Average
28/4/2014	16:30	Fine	Middle	3.0	23.60	23.60	23.70	8.18	8.18	8.19	35.49	35.49	35.53	86.8	87.0	86.7	5.99	5.99	5.96	2.79	2.63	2.78	3	3.50
20/4/2014	16:32	1 IIIC	Middle	3.0	23.80	23.80	23.70	8.19	8.19	0.13	35.57	35.57	55.55	86.4	86.4	00.7	5.93	5.93	5.50	2.84	2.85	2.70	4	5.50
30/4/2014	19:10	Cloudy	Middle	2.5	24.00	24.00	24.05	8.23	8.23	8.23	35.43	35.43	35.43	84.9	86.8	84.0	5.83	5.96	5.79	1.57	1.67	1.69	4	4.50
00, 112011	19:11	oloudy	Middle	2.5	24.10	24.10	21.00	8.23	8.23	0.20	35.43	35.43	00.10	80.5	83.9	01.0	5.56	5.80	0.10	1.81	1.72	1.00	5	
2/5/2014	19:10	Cloudy	Middle	2.0	24.50	24.50	24.55	8.03	8.03	8.04	35.51	35.51	35.52	85.4	85.1	84.7	5.81	5.79	5.75	2.17	2.21	2.22	5	5.50
	19:11		Middle	2.0	24.60	24.60		8.05	8.05		35.53	35.53		84.0	84.1		5.71	5.70		2.23	2.25		6	
5/5/2014	8:00	Fine	Middle	3.0	23.50	23.50	23.50	8.15	8.15	8.17	31.99	31.99	32.00	86.7	86.9	84.7	6.03	6.09	5.96	2.41	2.41	2.41	3	3.00
	8:02		Middle	3.0	23.50	23.50		8.18	8.18		32.00	32.00		82.4	82.9		5.84	5.86		2.41	2.40		3	
7/5/2014	3:06	Cloudy	Middle	2.5	21.90	21.90	21.90	8.07	8.07	8.09	35.76	35.78	35.78	84.6	85.2	85.1	6.02	6.06	6.05	1.76	1.79	1.73	4	4.50
	3:07	,	Middle	2.5	21.90	21.90		8.10	8.10		35.78	35.78		85.8	84.6		6.11	6.02		1.74	1.63		5	
10/5/2014	18:47	Cloudy	Middle	2.0	24.60	24.60	24.65	7.95	7.95	7.96	34.49	34.49	34.55	88.8	88.9	89.4	6.10	6.10	6.13	1.61	1.63	1.59	3	4.00
	18:49		Middle	2.0	24.70	24.70		7.96	7.96		34.61	34.61		89.3	90.4		6.13	6.20		1.55	1.57		5	
12/5/2014	17:25	Fine	Middle	3.0	24.20	24.20	24.40	8.05	8.05	8.08	30.49	30.49	30.49	79.1	76.6	77.6	5.55	5.38	5.44	7.77	7.90	8.00	8	8.50
	17:27		Middle	3.0	24.60	24.60		8.11	8.11		30.49	30.49		77.4	77.1		5.43	5.40		8.15	8.16		9	
14/5/2014	18:05	Cloudy	Middle	2.0	28.10	28.10	28.15	8.06	8.06	8.06	31.76	31.76	31.99	82.0	81.1	82.9	5.33	5.30	5.39	3.47	3.58	3.48	<2	2.00
	18:06		Middle	2.0	28.20	28.20		8.05	8.05		32.22	32.22		83.4	84.9		5.41	5.53		3.49	3.36	1	2	<u> </u>
16/5/2014	19:24	Cloudy	Middle	2.0	27.90	27.90	27.90	7.97	7.97	7.97	30.98	30.98	31.36	82.1	83.3	82.6	5.38	5.46	5.42	5.09	5.04	5.12	4	5.00
	19:25		Middle	2.0	27.90	27.90		7.97	7.97		31.66	31.82		82.3	82.7		5.40	5.42		5.06	5.28		6	
19/5/2014	8:15	Fine	Middle	3.0	25.80	25.80	25.95	8.19	8.19	8.20	29.64	29.64	29.64	86.2	86.3	86.2	5.91	5.92	5.91	2.31	2.20	2.22	4	3.50
	8:17		Middle	3.0	26.10	26.10		8.21	8.21		29.64	29.64		86.2	86.2		5.91	5.91		2.18	2.18		3	
21/5/2014	9:30	Cloudy	Middle	3.0	25.50	25.50	25.55	8.18	8.18	8.20	28.05	28.05	28.09	83.9	84.0	83.9	5.86	5.86	5.84	2.50	2.44	2.45	<2	<2
	9:32		Middle	3.0	25.60	25.60		8.21	8.21		28.13	28.13		83.8	83.8		5.85	5.80		2.43	2.42		<2	
23/5/2014	14:00	Cloudy	Middle	3.0	25.80	25.80	25.90	8.03	8.03	8.01	28.99	28.99	29.04	78.7	84.3	83.2	5.64	5.81	5.79	1.73	1.73	1.74	<2	<2
	14:02		Middle	3.0	26.00	26.00		7.98	7.98		29.09	29.09		84.9	85.0		5.85	5.86		1.75	1.73		<2	
26/5/2014	17:22	Fine	Middle	3.0	28.30	28.30	28.20	8.28	8.28	8.29	29.81	29.81	29.80	94.1	95.5	95.6	6.25	6.39	6.36	2.10	2.13	2.12	3	3.00
	17:24		Middle	3.0	28.10	28.10		8.30	8.30		29.79	29.79		97.4	95.2		6.46	6.32		2.14	2.11		3	

Remarks: Single underline denotes exceedance over Action Level.

# Water Monitoring Result at WSD17 - Quarry Bay Mid-Flood Tide

Date	Time	Weater	Samplir	ig Depth	Wat	er Temp	erature		pН			Salini	ty	D	O Satur	ation		DO			Turbid	1		ed Solids
		Condition	r	n	Va	°C lue	Average	Va	lue -	Average	Va	ppt lue	Average	Va	% lue	Average	Va	mg/L lue	Average	Va	NTU alue	Average	Value	g/L Average
28/4/2014	15:30	Fine	Middle	2.0	24.30	24.30	24.35	8.15	8.15	8.15	35.52	35.52	35.53	76.0	76.6	76.1	5.19	5.23	5.19	2.98	2.99	3.00	6	5.50
20/4/2014	15:32	1 ine	Middle	2.0	24.40	24.40	24.33	8.14	8.14	0.15	35.53	35.53	55.55	75.8	76.0	70.1	5.17	5.18	5.15	3.01	3.00	5.00	5	0.00
30/4/2014	20:10	Cloudy	Middle	3.5	24.20	24.20	24.20	7.85	7.86	7.87	35.84	35.84	35.88	79.6	84.3	82.1	5.44	5.76	5.61	4.72	4.96	4.71	5	5.50
00, 12011	20:11	oloddy	Middle	3.5	24.20	24.20	21.20	7.88	7.88	1.01	35.91	35.91	00.00	82.9	81.5	02.1	5.66	5.57	0.01	4.62	4.52		6	0.00
2/5/2014	20:30	Cloudy	Middle	3.0	24.50	24.50	24.50	8.13	8.14	8.14	35.22	35.22	35.46	79.7	80.3	80.6	5.41	5.46	5.48	5.96	5.88	5.88	6	5.00
	20:31	,	Middle	3.0	24.50	24.50		8.15	8.14		35.70	35.70		81.2	81.3		5.51	5.52		5.84	5.82		4	
5/5/2014	9:15	Fine	Middle	3.0	23.70	23.70	23.75	8.23	8.23	8.24	31.40	31.40	31.40	88.5	89.1	89.0	6.24	6.29	6.28	2.50	2.43	2.44	4	4.50
	9:17		Middle	3.0	23.80	23.80		8.25	8.25		31.40	31.40		88.9	89.3		6.27	6.30		2.42	2.42		5	
7/5/2014	6:00	Cloudy	Middle	3.5	22.30	22.30	22.30	8.03	8.03	8.04	36.33	36.33	36.56	76.3	79.5	78.5	5.37	5.60	5.53	3.71	3.34	3.46	5	5.00
	6:01	,	Middle	3.5	22.30	22.30		8.05	8.05		36.78	36.78		79.7	78.3		5.62	5.51		3.36	3.41		5	
10/5/2014	20:45	Cloudy	Middle	3.5	24.10	24.10	24.15	8.00	8.00	8.01	33.34	33.68	33.52	73.1	73.8	73.5	5.42	5.32	5.36	2.99	2.83	2.84	6	5.50
	20:46		Middle	3.5	24.20	24.20		8.01	8.01		33.54	33.52		73.8	73.3		5.32	5.37		2.78	2.75		5	
12/5/2014	16:05	Fine	Middle	2.5	24.70	24.70	24.75	8.10	8.10	8.12	28.72	28.72	28.72	88.9	87.5	87.2	6.26	6.16	6.13	2.29	2.29	2.29	5	5.50
	16:07		Middle	2.5	24.80	24.80		8.17	8.12		28.72	28.72		86.4	85.9		6.06	6.04		2.28	2.29		6	
14/5/2014	19:38	Cloudy	Middle	3.0	27.70	27.70	27.70	8.03	8.04	8.04	33.93	33.84	33.73	81.0	82.3	81.5	5.29	5.40	5.33	3.45	3.20	3.24	4	4.50
	19:39		Middle	3.0	27.70	27.70		8.04	8.04		33.67	33.46		81.3	81.5		5.31	5.30		3.14	3.17		5	<u> </u>
16/5/2014	20:45	Cloudy	Middle	3.5	27.40	27.40	27.48	7.99	7.99	8.01	33.83	33.83	33.98	79.7	79.2	78.5	5.17	5.17	5.12	3.15	3.24	3.11	3	3.50
	20:46		Middle	3.5	27.50	27.60		8.02	8.02		34.12	34.12		76.9	78.2		5.02	5.10		2.95	3.11		4	
19/5/2014	8:55	Fine	Middle	3.0	26.30	26.30	26.30	8.18	8.18	8.19	29.32	29.32	29.33	84.2	84.6	84.5	5.76	5.79	5.78	2.22	2.13	2.16	2	2.00
	8:57		Middle	3.0	26.30	26.30		8.19	8.19		29.34	29.34		84.3	84.9		5.76	5.81		2.14	2.13		2	
21/5/2014	10:10	Cloudy	Middle	3.0	25.20	25.20	25.20	8.18	8.18	8.20	28.84	28.84	28.86	83.1	83.8	83.5	5.81	5.85	5.83	2.47	2.43	2.45	<2	<2
	10:12		Middle	3.0	25.20	25.20		8.21	8.21		28.88	28.88		84.1	82.9		5.87	5.79		2.44	2.44		<2	
23/5/2014	14:30	Cloudy	Middle	3.0	25.60	25.60	25.60	8.12	8.12	8.14	27.85	27.85	27.86	79.4	81.1	80.9	5.54	5.67	5.65	1.37	1.37	1.36	<2	<2
	14:32		Middle	3.0	25.60	25.60		8.18	8.15		27.87	27.87		81.5	81.7		5.69	5.70		1.36	1.35		<2	
26/5/2014	15:55	Fine	Middle	2.5	28.30	28.30	28.30	8.26	8.26	8.26	28.96	28.96	28.96	110.2	110.5	109.6	7.30	7.31	7.26	1.60	1.60	1.59	3	3.00
	15:57		Middle	2.5	28.30	28.30		8.26	8.26		28.96	28.96		108.5	109.2		7.18	7.26		1.69	1.46		3	

Remarks: Single underline denotes exceedance over Action Level.

# Water Monitoring Result at C7 - Windsor House Mid-Flood Tide

Date	Time	Weater	Samplin	g Depth	Wat	er Temp	erature		pН			Salini	ty	D	O Satur	ation		DO			Turbid		Suspend	
		Condition	r	n	Va	°C lue	Average	Va	lue -	Average	Va	ppt lue	Average	Va	lue %	Average	Va	mg/L lue	Average	Va	NTU alue	Average	mg Value	Average
28/4/2014	17:10	Fine	Middle	1.5	24.40	24.40	24.50	8.04	8.04	8.03	34.68	34.68	34.69	52.0	52.7	52.5	3.56	3.61	3.59	2.73	2.73	2.75	5	5.00
20/ 11/2011	17:12	1 110	Middle	1.5	24.60	24.60	21.00	8.02	8.02	0.00	34.70	34.70	01.00	52.4	52.7	02.0	3.59	3.61	0.00	2.78	2.77	2.70	5	0.00
30/4/2014	19:40	Cloudy	Middle	1.5	24.20	24.20	24.20	8.08	8.08	8.08	34.66	34.67	34.63	67.8	68.7	68.2	4.66	4.73	4.69	1.09	1.03	1.09	6	6.00
	19:41	,	Middle	1.5	24.20	24.20		8.07	8.07		34.59	34.59		68.9	67.4		4.74	4.63		1.16	1.08		6	
2/5/2014	19:55	Cloudy	Middle	1.0	24.60	24.60	24.60	7.88	7.88	7.89	34.51	34.53	34.52	68.5	69.0	68.9	4.68	4.71	4.71	1.04	1.06	1.10	4	4.00
	19:56		Middle	1.0	24.60	24.60		7.89	7.89		34.52	34.52		70.1	68.1		4.78	4.65		1.16	1.14		4	
5/5/2014	10:37	Fine	Middle	1.5	24.10	24.10	24.15	8.17	8.17	8.16	30.77	30.77	30.77	62.6	62.5	62.9	4.38	4.37	4.41	0.99	0.99	1.00	4	4.00
	10:39		Middle	1.5	24.20	24.20		8.15	8.15		30.77	30.77		63.0	63.5		4.43	4.47		1.00	1.00		4	
7/5/2014	5:32	Cloudy	Middle	1.5	22.00	22.00	22.00	8.09	8.09	8.07	34.71	34.88	34.66	71.7	71.7	72.0	5.13	5.13	5.15	1.03	1.09	1.07	5	4.50
	5:33	-	Middle	1.5	22.00	22.00		8.04	8.04		34.49	34.56		72.4	72.3		5.17	5.18		1.06	1.08		4	
10/5/2014	20:15	Cloudy	Middle	1.0	24.10	24.10	24.15	7.77	7.77	7.77	31.38	31.38	31.43	61.1	61.9	61.4	4.39	4.45	4.41	1.14	1.06	1.10	3	3.00
	20:16	,	Middle	1.0	24.20	24.20	-	7.77	7.77		31.48	31.48		61.5	61.0	-	4.42	4.38		1.02	1.18		3	
12/5/2014	15:37	Fine	Middle	1.5	25.20	25.20	25.30	8.10	8.10	8.10	26.08	26.08	26.08	71.7	72.5	72.4	5.08	5.14	5.13	3.07	3.09	3.09	4	4.00
	15:39		Middle	1.5	25.40	25.40		8.09	8.09		26.08	26.08		72.7	72.7		5.15	5.13		3.09	3.10		4	
14/5/2014	19:06	Cloudy	Middle	1.0	27.40	27.40	27.40	7.80	7.80	7.80	28.56	28.59	28.52	57.7	57.8	57.7	3.89	3.89	3.89	1.08	1.17	1.09	6	7.00
	19:07	-	Middle	1.0	27.40	27.40		7.79	7.79		28.46	28.46		56.9	58.3		3.83	3.93		1.07	1.05		8	<u> </u>
16/5/2014	20:12	Cloudy	Middle	1.0	27.70	27.70	27.75	8.09	8.09	8.09	26.48	26.48	26.45	58.8	61.5	60.5	3.99	4.17	4.11	2.02	1.97	1.95	3	3.00
	20:13		Middle	1.0	27.80	27.80		8.08	8.08		26.47	26.37		61.1	60.7		4.14	4.12		1.87	1.92		3	ļ
19/5/2014	10:27	Fine	Middle	1.5	26.10	26.10	26.15	8.10	8.10	8.09	26.90	26.90	26.91	56.0	55.8	56.0	3.89	3.88	3.89	1.95	1.90	1.94	3	3.00
	10:29		Middle	1.5	26.20	26.20		8.08	8.08		26.91	26.91		56.0	56.2		3.89	3.90		1.97	1.93		3	
21/5/2014	12:20	Cloudy	Middle	1.5	26.10	26.10	26.15	8.13	8.13	8.11	24.44	24.44	24.44	52.3	52.8	53.0	3.69	3.72	3.74	1.40	1.40	1.42	<2	<2
	12:22		Middle	1.5	26.20	26.20		8.09	8.09		24.44	24.44		53.5	53.5		3.77	3.77		1.42	1.44		<2	
23/5/2014	14:12	Cloudy	Middle	1.5	25.70	25.70	25.70	8.16	8.16	8.14	23.26	23.26	23.27	57.2	57.9	57.8	4.09	4.16	4.14	2.68	2.66	2.66	<2	2.00
	14:14		Middle	1.5	25.70	25.70		8.12	8.12		23.27	23.27		58.1	58.1		4.15	4.15		2.65	2.65		2	
26/5/2014	15:27	Fine	Middle	1.5	28.50	28.50	28.70	8.23	8.23	8.23	26.84	26.84	26.84	82.9	83.9	83.5	5.53	5.59	5.56	1.41	1.39	1.40	4	4.50
	15:29		Middle	1.5	28.90	28.90		8.22	8.22		26.84	26.84		82.6	84.5		5.50	5.62		1.40	1.40		5	

Remarks: Single underline denotes exceedance over Action Level. Double underline denotes exceedance over Limit Level.

# Water Monitoring Result at C1 - HKCEC Extension Mid-Flood Tide


Date	Time	Weater	Samplin	g Depth	Wat	er Temp	perature		pН			Salini	ty	D	O Satur	ation		DO			Turbid	lity		ed Solids
Bato		Condition	r	n	Va	°C lue	Average	Va	- ilue	Average	Va	ppt lue	Average	Va	% lue	Average	Va	mg/L lue	Average	Va	NTU alue	Average	mı Value	g/L Average
00/4/0014	16:47	E	Middle	2.5	23.70	23.70	00.05	7.83	7.84	7.04	32.58	32.58	00.50	66.3	65.3	07.0	4.68	4.58		1.18	1.16	1.10	7	0.50
28/4/2014	16:49	Fine	Middle	2.5	23.60	23.60	23.65	7.84	7.84	7.84	32.60	32.60	32.59	68.5	67.9	67.0	4.81	4.77	4.71	1.15	1.15	1.16	6	6.50
30/4/2014	20:08	Claudu	Middle	2.5	23.30	23.30	23.25	8.23	8.23	8.23	33.21	33.21	32.73	66.6	66.2	66.0	4.70	4.68	4.67	2.81	2.78	2.76	6	5.50
30/4/2014	20:10	Cloudy	Middle	2.5	23.20	23.20	23.25	8.23	8.23	6.23	32.24	32.24	32.73	65.8	65.5	00.0	4.66	4.64	4.07	2.75	2.71	2.70	5	5.50
2/5/2014	20:01	Cloudy	Middle	3.0	23.70	23.60	23.60	8.21	8.21	8.23	32.93	32.93	32.94	60.7	60.7	60.4	4.26	4.26	4.24	1.57	1.56	1.56	4	4.00
2/3/2014	20:03	Cloudy	Middle	3.0	23.60	23.50	23.00	8.24	8.24	0.25	32.95	32.95	52.54	60.1	60.2	00.4	4.22	4.23	4.24	1.55	1.55	1.50	4	4.00
5/5/2014	9:48	Fine	Middle	3.0	23.80	23.80	23.80	7.84	7.84	7.85	33.33	33.33	33.32	56.9	57.0	56.8	3.97	3.98	3.97	2.27	2.25	2.23	4	4.50
3/3/2014	9:50	1 ine	Middle	3.0	23.80	23.80	23.00	7.86	7.86	7.00	33.30	33.30	33.32	56.9	56.5	50.0	3.98	3.95	5.57	2.21	2.20	2.25	5	4.50
7/5/2014	9:17	Cloudy	Middle	3.0	22.90	22.90	22.75	8.06	8.06	8.07	33.67	33.67	33.71	55.4	54.0	54.5	3.94	3.84	3.87	1.80	1.75	1.79	6	6.00
113/2014	9:19	Cloudy	Middle	3.0	22.60	22.60	22.15	8.08	8.08	0.07	33.74	33.74	55.71	53.9	54.7	54.5	3.83	3.87	5.07	1.81	1.81	1.75	6	0.00
10/5/2014	20:50	Cloudy	Middle	3.0	23.30	23.30	23.25	7.93	7.93	7.94	32.26	32.26	32.25	54.2	53.0	52.7	3.84	3.76	3.75	4.13	4.09	4.09	8	8.00
10/0/2014	20:52	Cloudy	Middle	3.0	23.20	23.20	20.20	7.94	7.94	7.04	32.23	32.23	02.20	52.8	50.9	52.7	3.74	3.67	0.70	4.07	4.08	4.00	8	0.00
12/5/2014	14:31	Fine	Middle	2.5	24.40	24.40	24.40	8.13	8.13	8.13	32.81	32.81	31.63	63.3	60.1	60.9	4.36	4.20	4.24	3.36	3.36	3.36	4	4.00
	14:33		Middle	2.5	24.40	24.40		8.13	8.13		30.44	30.44		59.1	61.2		4.12	4.27		3.36	3.36		4	
14/5/2014	16:58	Cloudy	Middle	2.0	24.50	24.50	24.65	8.13	8.13	8.15	30.50	30.50	30.50	54.4	54.2	54.0	3.80	3.79	3.78	5.94	5.91	5.89	16	16.50
	17:00		Middle	2.0	24.80	24.80		8.16	8.16		30.50	30.50		53.8	53.6		3.77	3.76		5.87	5.84		17	
16/5/2014	19:14	Cloudy	Middle	2.5	25.00	25.00	25.05	8.19	8.19	8.18	29.96	29.96	29.97	61.7	61.5	61.4	4.30	4.29	4.28	2.89	2.91	2.87	3	4.00
	19:16	,	Middle	2.5	25.10	25.10		8.17	8.17		29.97	29.97		61.3	61.0	-	4.28	4.26		2.85	2.81		5	
19/5/2014	9:45	Fine	Middle	3.0	25.40	25.40	25.45	8.36	8.36	8.33	30.04	30.04	30.03	53.1	56.3	54.9	3.68	3.90	3.80	1.22	1.22	1.22	4	4.00
	9:47		Middle	3.0	25.50	25.50		8.29	8.29		30.01	30.01		55.7	54.3		3.85	3.76		1.22	1.22		4	
21/5/2014	10:16	Cloudy	Middle	3.0	25.10	25.10	25.05	8.33	8.33	8.31	28.57	28.57	28.58	52.0	49.8	50.8	3.65	3.49	3.56	0.68	0.68	0.68	2	2.00
	10:18		Middle	3.0	25.00	25.00		8.29	8.29		28.59	28.59		50.3	51.0		3.53	3.58		0.69	0.68		<2	
23/5/2014	14:12	Cloudy	Middle	3.0	25.20	25.20	25.15	7.40	7.40	7.41	28.82	28.82	28.84	52.6	53.7	52.5	3.68	3.76	3.68	0.46	0.44	0.47	<2	<2
	14:14		Middle	3.0	25.10	25.10		7.42	7.42		28.85	28.85		52.6	51.2		3.68	3.58		0.45	0.51		<2	
26/5/2014	16:00	Fine	Middle	2.5	26.50	26.50	26.50	8.18	8.18	8.19	30.18	30.18	30.21	64.7	64.3	63.3	4.39	4.36	4.29	0.94	0.92	0.91	3	3.50
	16:02		Middle	2.5	26.50	26.50		8.20	8.20		30.23	30.23		62.8	61.4		4.24	4.16	-	0.92	0.85		4	

Remarks: Single underline denotes exceedance over Action Level.

# Water Monitoring Result at P1 - HKCEC Phase I Mid-Flood Tide


Date	Time	Weater	Samplin	g Depth	Wat	er Temp	perature		pН			Salinit	ty	D	O Satur	ation		DO			Turbid		Suspend	
		Condition	r	n	Va	°C lue	Average	Va	lue -	Average	Va	ppt lue	Average	Va	lue %	Average	Va	mg/L lue	Average	Va	NTU alue	Average	mg Value	Average
28/4/2014	17:20	Fine	Middle	2.5	23.80	23.80	23.90	8.21	8.21	8.22	32.89	32.89	32.91	69.4	64.6	66.7	4.84	4.50	4.64	0.88	0.90	0.89	4	4.50
20/4/2014	17:22	1 IIIC	Middle	2.5	24.00	24.00	23.80	8.23	8.23	0.22	32.92	32.92	52.91	66.6	66.1	00.7	4.63	4.60	4.04	0.90	0.87	0.05	5	4.30
30/4/2014	19:16	Cloudy	Middle	2.5	23.10	23.10	23.10	8.04	8.04	8.06	32.90	32.90	32.90	62.5	62.3	62.2	4.43	4.42	4.41	1.40	1.39	1.35	6	6.50
001 11 2011	19:18	cloudy	Middle	2.5	23.10	23.10	20.10	8.08	8.08	0.00	32.89	32.89	02.00	62.1	61.8	02.2	4.41	4.39		1.34	1.28		7	0.00
2/5/2014	20:34	Cloudy	Middle	3.0	23.90	23.90	23.85	8.26	8.26	8.27	32.89	32.89	32.89	58.3	58.4	58.7	4.07	4.08	4.10	1.01	1.00	1.00	5	4.50
	20:36		Middle	3.0	23.80	23.80		8.27	8.27		32.89	32.89		59.2	58.9		4.14	4.11		0.99	1.00		4	
5/5/2014	10:21	Fine	Middle	3.0	23.90	23.90	23.90	8.14	8.14	8.15	33.28	33.28	33.29	61.6	60.8	59.9	4.29	4.24	4.17	0.96	0.89	0.88	4	4.00
	10:23		Middle	3.0	23.90	23.90		8.15	8.15		33.29	33.29		58.7	58.4		4.09	4.07		0.83	0.82		4	
7/5/2014	9:49	Cloudy	Middle	3.0	23.00	23.00	22.95	8.24	8.24	8.25	33.60	33.60	33.60	58.3	59.2	58.5	4.13	4.19	4.14	0.99	0.99	1.00	6	6.00
	9:51		Middle	3.0	22.90	22.90		8.26	8.26		33.60	33.60		58.6	57.8		4.15	4.09		1.01	0.99		6	
10/5/2014	21:23	Cloudy	Middle	3.0	23.50	23.50	23.50	8.19	8.19	8.19	32.85	32.85	32.84	55.9	57.1	56.2	3.91	4.02	3.95	2.80	2.80	2.81	5	6.00
	21:25		Middle	3.0	23.50	23.50		8.19	8.19		32.83	32.83		55.2	56.7		3.88	4.00		2.82	2.80		7	
12/5/2014	14:50	Fine	Middle	2.5	25.80	25.80	25.80	8.17	8.17	8.17	30.24	30.24	30.24	55.9	53.9	55.1	3.88	3.80	3.84	2.77	2.79	2.79	3	3.00
	14:53		Middle	2.5	25.80	25.80		8.17	8.17		30.24	30.24		55.5	55.2		3.84	3.83		2.79	2.79		3	
14/5/2014	17:38	Cloudy	Middle	2.0	25.00	25.00	25.15	8.20	8.20	8.20	29.92	29.92	29.92	60.9	60.6	60.6	4.23	4.21	4.21	4.56	4.54	4.52	8	8.00
	17:41		Middle	2.0	25.30	25.30		8.19	8.19		29.92	29.92		60.5	60.2		4.21	4.19		4.51	4.48		8	
16/5/2014	16:55	Cloudy	Middle	2.0	25.30	25.30	25.35	8.19	8.19	8.19	29.58	29.58	29.58	60.8	60.6	60.5	4.22	4.21	4.20	4.09	4.06	4.04	4	4.50
	19:57		Middle	2.0	25.40	25.40		8.18	8.18		29.57	29.57		60.4	60.1		4.20	4.18		4.02	3.98		5	
19/5/2014	10:16	Fine	Middle	3.5	25.90	25.90	25.80	8.25	8.25	8.25	29.80	29.80	29.78	56.1	56.6	56.8	3.87	3.91	3.92	1.55	1.55	1.53	2	2.50
	10:18 10:58		Middle	3.5 3.0	25.70	25.70		8.25	8.25 8.27		29.76	29.76 27.99		57.9	56.5		3.99	3.90		1.50	1.52		3 <2	
21/5/2014	10:56	Cloudy	Middle	3.0	25.70	25.70	25.65	8.27		8.26	27.99 28.00		28.00	53.2	55.1	53.3	3.76 3.71	3.86	3.73	0.67	0.67	0.67	<2	<2
<u> </u>	11:00		Middle	3.0	25.60 26.20	25.60 26.20		8.25 8.09	8.25 8.09		28.00	28.00 28.06		53.1 58.9	51.8 57.1		4.07	3.59 3.98		0.67	0.67		2	
23/5/2014	14:44	Cloudy	Middle	3.0	26.20	26.20	26.15	8.11	8.11	8.10	28.08	28.08	28.07	58.1	57.1	58.5	4.07	4.12	4.05	0.47	0.47	0.48	<2	2.00
	16:32		Middle	2.5	28.00	28.00		8.30	8.30		29.27	29.27		78.9	80.7		5.26	5.38		0.48	0.48		3	<u> </u>
26/5/2014	16:32	Fine	Middle	2.5	28.00	28.00	27.95	8.30	8.32	8.31	29.27	29.27	29.25	80.1	79.7	79.9	5.26	5.38	5.32	0.59	0.52	0.49	3	3.50
	10.34		Mildule	2.0	21.90	21.90		0.32	0.32		29.22	29.22		00.1	19.1		0.04	3.29		0.43	0.42		4	I

Remarks: Single underline denotes exceedance over Action Level.



Date	Time	Weater Condition	Samplin	ig Depth	Wat	er Temp °C	erature		pH			Salini	ty	D	O Satur %	ation		DO ma/L			Turbid NTU		Suspend	led Solids
		Condition	r	n	Va	lue	Average	Va	ilue -	Average	Va	ppt lue	Average	Va	lue	Average	Va	lue	Average	Va	alue	Average	Value	g/∟ Average
28/4/2014	17:10	Fine	Middle	2.5	23.60	23.60	23.55	8.17	8.17	8.19	33.00	33.00	33.02	69.0	67.5	66.3	4.84	4.74	4.65	1.18	1.22	1.25	4	4.50
	17:12		Middle	2.5	23.50	23.50		8.20	8.20		33.04	33.04		65.2	63.4		4.57	4.45		1.32	1.26		5	
30/4/2014	19:34	Cloudy	Middle	2.5	23.30	23.30	23.30	8.18	8.18	8.19	33.00	33.00	32.98	64.3	64.1	64.0	4.54	4.53	4.53	1.53	1.50	1.49	4	4.00
	19:36		Middle	2.5	23.30	23.30		8.20	8.20		32.95	32.95		63.9	63.7		4.52	4.51		1.48	1.43		4	
2/5/2014	20:25	Cloudy	Middle	3.0	23.70	23.70	23.65	8.25	8.25	8.26	32.96	32.96	32.98	60.5	60.0	60.0	4.24	4.21	4.21	0.79	0.72	0.72	5	5.50
	20:27		Middle	3.0	23.60	23.60		8.26	8.26		32.99	32.99		59.6	59.9		4.18	4.21		0.68	0.67		6	
5/5/2014	10:13	Fine	Middle	3.0	23.80	23.80	23.80	8.12	8.12	8.13	33.43	33.43	33.41	59.0	57.7	57.7	4.12	4.12	4.05	0.79	0.80	0.81	3	3.00
	10:15		Middle	3.0	23.80	23.80		8.14	8.14		33.39	33.39		56.9	57.1		3.97	3.99		0.82	0.82		3	
7/5/2014	9:40	Cloudy	Middle	3.0	22.90	22.90	22.85	8.22	8.22	8.22	33.59	33.59	33.60	56.1	55.8	55.5	3.97	3.95	3.93	2.11	2.14	2.15	5	5.50
	9:42		Middle	3.0	22.80	22.80		8.22	8.22		33.60	33.60		55.5	54.7		3.93	3.87		2.17	2.18		6	
10/5/2014	21:15	Cloudy	Middle	3.0	23.50	23.50	23.55	8.17	8.17	8.18	32.62	32.62	32.62	54.4	55.0	54.9	3.83	3.87	3.86	2.78	2.79	2.79	5	5.00
	21:17		Middle	3.0	23.60	23.60		8.18	8.18		32.62	32.62		55.3	54.8		3.89	3.85		2.80	2.80		5	
12/5/2014	14:45	Fine	Middle	2.5	25.30	25.30	25.30	8.17	8.17	8.17	30.24	30.24	30.24	55.9	53.9	55.1	3.88	3.80	3.84	2.77	2.79	2.79	3	3.00
	14:47 17:28		Middle	2.5 2.0	25.30 24.90	25.30 24.90		8.17	8.17		30.24 30.05	30.24 30.05		55.5 59.2	55.2 58.9		3.84	3.83 4.09		2.79	2.79 3.93		3 6	
14/5/2014	17:20	Cloudy	Middle	2.0	24.90	24.90	25.00	8.19 8.19	8.19 8.19	8.19	30.05	30.05	30.06	58.5	58.3	58.7	4.11 4.07	4.09	4.08	3.93 3.92	3.87	3.91	6	6.00
	19:47		Middle	25.2	25.20	25.20		8.16	8.16		29.58	29.58		60.7	60.5		4.21	4.20		1.87	1.86		3	
16/5/2014	19:49	Cloudy	Middle	2.0	25.40	25.40	25.30	8.17	8.17	8.17	29.57	29.57	29.58	60.1	59.9	60.3	4.18	4.17	4.19	1.87	1.77	1.84	3	3.00
	10:08		Middle	3.0	25.40	25.40		8.28	8.28		29.87	29.87		53.7	53.8		3.71	3.72		1.27	1.31		3	
19/5/2014	10:10	Fine	Middle	3.0	25.60	25.60	25.50	8.26	8.26	8.27	29.80	29.80	29.84	53.2	55.3	54.0	3.68	3.82	3.73	1.34	1.36	1.32	3	3.00
	10:49		Middle	3.0	25.10	25.10		8.28	8.28		28.23	28.23		54.4	54.5		3.82	3.83		0.53	0.59		<2	
21/5/2014	10:51	Cloudy	Middle	3.0	25.10	25.10	25.10	8.26	8.26	8.27	28.23	28.23	28.23	54.0	51.4	53.6	3.79	3.61	3.76	0.59	0.59	0.58	<2	<2
00/5/0014	14:36	0 mm	Middle	3.0	25.50	25.40	05.40	8.04	8.04	0.05	29.25	29.25	00.00	50.0	49.0	40.0	3.48	3.40	0.04	0.39	0.38	0.00	<2	
23/5/2014	14:38	Cloudy	Middle	3.0	25.40	25.40	25.43	8.05	8.05	8.05	29.27	29.27	29.26	46.4	46.6	48.0	3.22	3.24	3.34	0.38	0.38	0.38	<2	<2
26/5/2014	16:24	Fine	Middle	2.5	26.70	26.70	26.90	8.28	8.28	8.28	29.92	29.92	20.00	64.9	64.6	63.0	4.39	4.37	4.32	0.35	0.39	0.20	2	2.50
20/3/2014	16:26	Fille	Middle	2.5	26.90	26.90	26.80	8.27	8.27	0.20	29.88	29.88	29.90	63.6	62.1	63.8	4.30	4.20	4.32	0.41	0.41	0.39	3	2.00

Remarks: Single underline denotes exceedance over Action Level.



Date	Time	Weater	Samplin	g Depth	Wat	~ ~ ~	erature		pН			Salini	ty	D	O Satur	ation		DO			Turbid			led Solids
		Condition	n	n	Va	°C lue	Average	Va	- lue	Average	Va	ppt lue	Average	Va	ilue %	Average	Va	mg/L lue	Average	Va	NTU ilue	Average	mg Value	g/L Average
28/4/2014	17:04	Fine	Middle	2.5	23.60	23.60	23.55	8.13	8.13	8.15	33.02	33.03	33.07	65.5	64.0	63.5	4.60	4.50	4.46	1.40	1.47	1.42	5	4.50
20182011	17:06	1 110	Middle	2.5	23.50	23.50	20.00	8.17	8.17	0.10	33.11	33.11	00.01	62.8	61.6	00.0	4.41	4.33		1.43	1.39		4	
30/4/2014	19:48	Cloudy	Middle	2.5	23.40	23.40	23.40	8.16	8.16	8.17	32.96	32.96	32.95	67.1	66.8	66.8	4.73	4.71	4.71	1.32	1.29	1.28	5	5.50
	19:50	,	Middle	2.5	23.40	23.40		8.17	8.17		32.93	32.93		66.7	66.4		4.71	4.68		1.26	1.23		6	
2/5/2014	20:16	Cloudy	Middle	3.0	23.60	23.60	23.60	8.25	8.25	8.26	32.90	32.90	32.94	59.3	59.1	57.7	4.16	4.19	4.06	1.56	1.55	1.55	5	6.00
	20:18		Middle	3.0	23.60	23.60		8.26	8.26		32.98	32.98		57.6	54.9		4.04	3.85		1.55	1.55		7	
5/5/2014	10:03	Fine	Middle	3.0	23.80	23.80	23.80	8.09	8.09	8.08	33.24	33.24	33.26	59.8	59.8	59.7	4.18	4.18	4.17	1.55	1.56	1.56	6	5.50
	10:05		Middle	3.0	23.80	23.80		8.07	8.07		33.28	33.28		59.5	59.6		4.16	4.16		1.57	1.56		5	
7/5/2014	9:31	Cloudy	Middle	3.0	23.00	23.00	22.95	8.21	8.21	8.23	33.66	33.66	33.70	55.5	56.0	54.9	3.93	3.96	3.88	1.77	1.73	1.73	6	6.00
	9:33		Middle	3.0	22.90	22.90		8.25	8.25		33.74	33.74		54.3	53.6		3.84	3.77		1.71	1.70		6	
10/5/2014	21:05	Cloudy	Middle	3.0	23.40	23.40	23.45	8.15	8.15	8.15	32.58	32.58	32.58	48.3	49.2	49.7	3.40	3.47	3.50	2.47	2.48	2.51	6	5.00
	21:07		Middle	3.0	23.50	23.50		8.15	8.15		32.57	32.57		50.0	51.1		3.53	3.60		2.57	2.53		4	
12/5/2014	14:41	Fine	Middle	2.5	24.00	24.00	24.00	8.16	8.16	8.16	30.21	30.20	30.20	58.1	58.7	56.9	4.40	4.42	4.28	2.26	2.31	2.29	<2	2.00
	14:43		Middle	2.5	24.00	24.00		8.16	8.16		30.20	30.20		54.7	56.0		4.10	4.18		2.30	2.27		2	
14/5/2014	17:19	Cloudy	Middle	2.0	25.10	25.10	25.20	8.19	8.19	8.19	30.33	30.33	30.33	60.4	60.3	60.1	4.18	4.18	4.17	3.34	3.30	3.29	7	7.50
	17:21 19:37		Middle	2.0	25.30 25.20	25.30 25.20		8.19 8.20	8.19 8.20		30.32 29.77	30.32 29.77		60.1 61.0	59.6 60.7		4.17 4.24	4.14 4.22		3.26 2.83	3.24 2.76		8	
16/5/2014	19:39	Cloudy	Middle	2.0	25.30	25.20	25.25	8.19	8.19	8.20	29.77	29.77	29.77	60.5	60.4	60.7	4.24	4.22	4.22	2.83	2.69	2.75	4	4.00
	9:58		Middle	3.5	25.40	25.40		8.29	8.29		29.91	29.91		50.4	51.6		3.49	3.56		1.66	1.71		2	
19/5/2014	10:00	Fine	Middle	3.5	25.50	25.50	25.45	8.27	8.27	8.28	29.89	29.89	29.90	51.4	53.0	51.6	3.55	3.67	3.57	1.55	1.46	1.60	2	2.00
	10:33		Middle	3.0	25.10	25.10		8.29	8.29		28.11	28.11		53.2	51.5		3.73	3.62		0.42	0.39		<2	
21/5/2014	10:35	Cloudy	Middle	3.0	25.20	25.20	25.15	8.28	8.28	8.29	28.12	28.12	28.12	50.1	48.5	50.8	3.53	3.40	3.57	0.36	0.35	0.38	<2	<2
	14:26		Middle	3.0	25.50	25.50		7.94	7.94		28.99	28.99		52.9	53.1		3.67	3.69		0.67	0.67		<2	<u> </u>
23/5/2014	14:28	Cloudy	Middle	3.0	25.50	25.50	25.50	7.99	7.99	7.97	29.01	29.01	29.00	51.7	50.3	52.0	3.59	3.50	3.61	0.65	0.64	0.66	2	2.00
	16:14		Middle	2.5	26.50	26.50		8.28	8.27		30.26	30.26		56.1	59.3		3.80	4.02		0.20	0.21		4	
26/5/2014	16:16	Fine	Middle	2.5	26.70	26.70	26.60	8.26	8.26	8.27	30.19	30.19	30.23	57.3	57.2	57.5	3.88	3.87	3.89	0.24	0.26	0.23	3	3.50

Remarks: Single underline denotes exceedance over Action Level.

# Water Monitoring Result at P5 - WCT / RT / IT Mid-Flood Tide

Date	Time	Weater	Samplir	ig Depth	Wat	er Temp	erature		pН			Salini	ty	D	O Satur	ation		DO			Turbid	2		ed Solids
		Condition	r	n	Va	lue	Average	Va	lue -	Average	Va	ppt lue	Average	Va	lue %	Average	Va	mg/L lue	Average	Va	NTU alue	Average	mg Value	g/L Average
28/4/2014	16:58	Fine	Middle	2.5	23.50	23.50	23.55	8.04	8.04	8.05	32.81	32.81	32.82	68.8	67.6	67.2	4.82	4.72	4.70	1.69	1.69	1.69	4	4.00
20/ #2011	17:00	1 110	Middle	2.5	23.60	23.60	20.00	8.05	8.05	0.00	32.83	32.83	02.02	66.7	65.6	01.2	4.67	4.60		1.69	1.67		4	
30/4/2014	19:55	Cloudy	Middle	2.5	23.30	23.30	23.30	8.20	8.20	8.21	32.92	32.92	32.93	65.7	65.5	65.4	4.63	4.62	4.62	2.25	2.21	2.18	4	5.00
	19:57		Middle	2.5	23.30	23.30		8.21	8.21		32.93	32.93		65.3	65.2		4.61	4.61		2.16	2.11		6	
2/5/2014	20:11	Cloudy	Middle	3.0	23.70	23.70	23.65	8.23	8.23	8.24	32.95	32.95	32.97	58.4	59.6	59.7	4.10	4.18	4.19	1.11	1.11	1.13	5	4.50
	20:13		Middle	3.0	23.60	23.60		8.25	8.25		32.98	32.98		60.7	60.1		4.26	4.23		1.14	1.16		4	<u> </u>
5/5/2014	10:00	Fine	Middle	3.0	23.80	23.80	23.90	8.02	8.02	8.04	33.39	33.39	33.37	63.5	63.3	63.2	4.42	4.41	4.40	1.80	1.81	1.81	5	5.50
	10:02		Middle	3.0	24.00	24.00		8.06	8.06		33.35	33.35		63.3	62.8		4.40	4.37		1.81	1.81		6	<u> </u>
7/5/2014	9:26	Cloudy	Middle	3.0	22.80	22.80	22.80	8.21	8.21	8.22	33.76	33.76	33.77	59.3	60.3	59.1	4.20	4.27	4.19	1.94	1.95	1.96	7	6.50
	9:28		Middle	3.0	22.80	22.80		8.23	8.23		33.77	33.77		59.1	57.7		4.19	4.09		1.95	1.98		6	<u> </u>
10/5/2014	21:00	Cloudy	Middle	3.0	23.50	23.50	23.50	8.13	8.13	8.14	32.52	32.52	32.54	54.0	53.4	53.3	3.81	3.77	3.76	2.14	2.18	2.18	5	6.00
	21:02		Middle	3.0	23.50	23.50		8.14	8.14		32.56	32.56		53.1	52.5		3.74 3.80	3.70		2.19	2.19			
12/5/2014	14:37 14:39	Fine	Middle	2.5 2.5	25.20 25.20	25.20 25.20	25.20	8.15 8.15	8.15	8.15	30.21 30.21	30.21 30.21	30.21	54.4 55.6	54.3 57.0	55.3	3.80	3.77 3.98	3.85	3.35 2.75	3.30 2.78	3.05	2	2.00
	14.39		Middle	2.0	25.20	25.20		8.15	8.15 8.18		30.21	30.21		61.4	61.2		4.26	4.25		2.75	2.78		7	
14/5/2014	17:13	Cloudy	Middle	2.0	25.30	25.30	25.20	8.19	8.19	8.19	30.01	30.01	30.01	60.8	60.7	61.0	4.23	4.23	4.24	2.83	2.79	2.85	8	7.50
	19:29		Middle	2.5	25.20	25.20		8.19	8.19		29.85	29.85		63.2	63.0		4.39	4.38		2.71	2.68		4	
16/5/2014	16:31	Cloudy	Middle	2.5	25.30	25.30	25.25	8.18	8.18	8.19	29.85	29.85	29.85	62.6	62.4	62.8	4.36	4.35	4.37	2.64	2.61	2.66	3	3.50
	9:53		Middle	3.5	25.40	25.40		8.30	8.30		29.96	29.96		58.2	58.5		4.03	4.05		1.48	1.45		3	
19/5/2014	9:55	Fine	Middle	3.5	25.50	25.50	25.45	8.28	8.28	8.29	29.94	29.94	29.95	58.3	58.2	58.3	4.03	4.03	4.04	1.43	1.35	1.43	3	3.00
	10:28		Middle	3.0	25.20	25.20		8.29	8.29		28.46	28.46		50.8	54.4		3.56	3.81		0.61	0.60		<2	
21/5/2014	10:30	Cloudy	Middle	3.0	25.20	25.20	25.20	8.28	8.28	8.29	28.47	28.47	28.47	55.3	55.1	53.9	3.87	3.86	3.78	0.62	0.62	0.61	<2	<2
22/5/2014	14:21	Claude	Middle	3.0	25.30	25.30	25.40	7.77	7.77	7 70	28.79	28.79	20.02	57.1	54.1	55.4	3.97	3.76	2.02	0.74	0.74	0.74	<2	~
23/5/2014	14:23	Cloudy	Middle	3.0	25.50	25.50	25.40	7.78	7.78	7.78	28.87	28.87	28.83	54.9	54.3	55.1	3.82	3.78	3.83	0.73	0.73	0.74	<2	<2
26/5/2014	16:09	Fine	Middle	2.5	26.60	26.60	26.60	8.25	8.25	8.26	29.80	29.80	29.77	64.5	64.5	63.2	4.38	4.38	4.29	0.45	0.58	0.43	3	3.00
20/3/2014	16:11	FILE	Middle	2.5	26.60	26.60	20.00	8.27	8.27	0.20	29.74	29.74	29.11	63.0	60.8	03.2	4.27	4.13	4.23	0.34	0.33	0.43	3	3.00

Remarks: Single underline denotes exceedance over Action Level.

# Water Monitoring Result at RW21-P789 - Sun Hung Kai Centre Mid-Flood Tide

	-																						1	
Date	Time	Weater Condition	•	ig Depth	Wat	er Temp °C	erature		<u>рН</u> -			Salinit ppt	ty	D	O Satur %	ation		DO mg/L			Turbid NTU		Suspend	led Solids q/L
				n			Average		lue	Average		lue	Average		lue	Average		lue	Average		lue	Average	Value	Average
28/4/2014	16:30	Fine	Middle	3.0	24.40	24.40	24.40	8.13	8.13	8.14	35.39	35.39	35.39	83.6	84.1	83.9	5.71	5.74	5.73	3.63	3.62	3.58	6	5.50
	16:32		Middle	3.0	24.40	24.40		8.14	8.14		35.39	35.39		84.1	83.7		5.75	5.71		3.57	3.49		5	
30/4/2014	20:55	Cloudy	Middle	3.5	24.00	24.00	24.00	8.15	8.15	8.15	35.28	35.28	35.31	76.4	77.1	76.6	5.26	5.30	5.27	3.17	3.28	3.14	7	6.50
00.02011	20:56	oloudy	Middle	3.5	24.00	24.00	21.00	8.15	8.15	0.10	35.33	35.33	00.01	76.4	76.4	10.0	5.25	5.25	0.21	2.96	3.14	0.11	6	0.00
2/5/2014	20:50	Cloudy	Middle	3.5	24.50	24.50	24.50	7.97	7.97	7.98	33.11	33.06	32.76	78.6	82.8	81.8	5.56	5.87	5.80	2.96	3.07	3.08	6	5.50
2/3/2014	20:51	Cloudy	Middle	3.5	24.50	24.50	24.00	7.99	7.99	7.90	32.44	32.44	32.70	83.6	82.0	01.0	5.94	5.82	5.60	3.11	3.16	3.00	5	5.50
5/5/0044	10:05	<b>5</b> '	Middle	3.5	24.30	24.30	04.05	8.19	8.19	0.00	32.10	32.10	00.44	84.9	84.6	04.5	5.92	5.89	5.00	1.70	1.70	1.70	4	1.00
5/5/2014	10:07	Fine	Middle	3.5	24.40	24.40	24.35	8.20	8.20	8.20	32.11	32.11	32.11	84.3	84.1	84.5	5.87	5.85	5.88	1.70	1.71	1.70	4	4.00
	4:45		Middle	3.5	22.20	22.20		7.92	7.92		35.64	35.64		76.9	78.4		5.45	5.56		2.88	2.59		5	
7/5/2014	4:46	Cloudy	Middle	3.5	22.20	22.20	22.20	7.93	7.93	7.93	35.64	35.64	35.64	78.3	77.0	77.7	5.55	5.46	5.51	2.72	2.56	2.69	6	5.50
	19:42		Middle	3.0	24.10	24.10		7.93	7.93		34.24	34.24		67.0	67.7		4.54	4.59		1.97	2.03		5	
10/5/2014	19:43	Cloudy	Middle	3.0	24.10	24.10	24.10	7.93	7.93	7.93	34.31	34.31	34.28	71.9	71.9	69.6	4.88	4.88	4.72	2.06	1.87	1.98	5	5.00
	15:00	_	Middle	3.5	25.40	25.40		8.14	8.14		29.17	29.17		82.7	83.4		5.74	5.78		3.50	3.72		2	
12/5/2014	15:02	Fine	Middle	3.5	25.60	25.60	25.50	8.14	8.14	8.14	29.18	29.18	29.18	83.8	83.2	83.3	5.81	5.76	5.77	3.79	3.80	3.70	3	2.50
	20:00		Middle	3.5	27.20	27.20		7.65	7.65		29.78	29.78		81.8	83.8		5.51	5.64		4.39	4.65		6	
14/5/2014	20:01	Cloudy	Middle	3.5	27.20	27.20	27.20	7.69	7.69	7.67	29.33	29.33	29.56	83.4	82.5	82.9	5.52	5.55	5.56	4.41	4.27	4.43	6	6.00
	21:05		Middle	3.5	27.40	27.40		7.94	7.94		31.15	31.15		73.4	77.9		4.87	5.18		2.77	2.75		7	
16/5/2014	21:06	Cloudy	Middle	3.5	27.50	27.50	27.45	7.95	7.95	7.95	31.31	31.31	31.23	75.0	75.7	75.5	4.98	5.04	5.02	2.71	2.68	2.73	6	6.50
	9:50		Middle	4.0	26.20	26.20		8.11	8.11		28.99	28.99		85.2	86.6		5.86	5.96		2.80	2.79		3	
19/5/2014	9:52	Fine	Middle	4.0	26.10	26.10	26.15	8.14	8.14	8.13	28.98	28.98	28.99	86.7	85.9	86.1	5.96	5.80	5.90	2.78	2.75	2.78	4	3.50
	11:50		Middle	3.0	25.70	25.70		8.17	8.17		28.21	28.21		86.4	86.0		5.99	5.97		2.42	2.42		<2	
21/5/2014	11:52	Cloudy	Middle	3.0	25.90	25.90	25.80	8.20	8.20	8.19	28.22	28.22	28.22	85.8	85.4	85.9	5.95	5.92	5.96	2.41	2.42	2.42	<2	<2
00/5/00/11	13:35		Middle	3.5	26.10	26.10		8.21	8.21		27.19	27.19		84.5	84.6		5.87	5.88		2.03	2.04		2	
23/5/2014	13:37	Cloudy	Middle	3.5	26.10	26.10	26.10	8.21	8.21	8.21	27.19	27.19	27.19	84.3	84.2	84.4	5.86	5.86	5.87	2.02	2.03	2.03	3	2.50
	14:45		Middle	3.0	28.30	28.30		8.32	8.32		28.31	28.31		113.8	113.0		7.52	7.48		1.63	1.63		5	
26/5/2014	14:47	Fine	Middle	3.0	28.70	28.70	28.50	8.35	8.35	8.34	28.31	28.31	28.31	112.1	110.7	112.4	7.41	7.32	7.43	1.62	1.61	1.62	5	5.00

## Water Monitoring Result at WSD19 - Sheung Wan Mid-Flood Tide


Date	Time	Weater	Samplin	g Depth	Wat	er Temp	erature		pН			Salini	ty	D	O Satur	ation		DO			Turbid	ity	Suspend	
		Condition	r	n	Va	°C lue	Average	Va	- ilue	Average	Va	ppt lue	Average	Va	% lue	Average	Va	mg/L lue	Average	Va	NTU alue	Average	Value	g/L Average
28/4/2014	16:00	Fine	Middle	2.5	25.00	25.00	25.00	8.13	8.13	8.13	34.98	34.98	34.98	96.0	96.2	94.2	6.54	6.48	6.40	5.22	5.02	5.01	21	21.00
20/4/2014	16:02	Tine	Middle	2.5	25.00	25.00	20.00	8.13	8.13	0.10	34.98	34.98	04.00	92.4	92.3	54.2	6.29	6.28	0.40	4.89	4.89	0.01	21	21.00
30/4/2014	21:40	Cloudy	Middle	2.5	24.10	24.10	24.10	8.20	8.20	8.20	35.19	35.19	35.19	74.4	78.2	75.8	5.12	5.36	5.21	3.32	3.02	3.08	4	4.50
	21:41		Middle	2.5	24.10	24.10		8.20	8.20		35.19	35.19		75.6	75.1		5.19	5.16		3.00	2.98		5	
2/5/2014	21:32	Cloudy	Middle	2.5	24.30	24.30	24.35	8.15	8.15	8.15	35.27	35.27	35.30	79.8	79.7	78.4	5.43	5.43	5.37	3.25	3.34	3.22	5	5.00
	21:33	,	Middle	2.5	24.40	24.40		8.15	8.15		35.32	35.32		77.8	76.1		5.32	5.29		3.27	3.03		5	
5/5/2014	9:45	Fine	Middle	3.5	24.30	24.30	24.35	8.19	8.19	8.20	32.49	32.49	32.49	84.8	84.9	84.8	5.89	5.90	5.89	2.91	2.90	2.90	4	4.50
	9:47		Middle	3.5	24.40	24.40		8.20	8.20		32.49	32.49		85.0	84.3		5.90	5.85		2.90	2.90		5	
7/5/2014	5:13	Cloudy	Middle	2.5	22.20	22.20	22.20	8.11	8.11	8.11	35.77	35.77	35.77	78.3	78.4	76.5	5.54	5.54	5.41	2.78	2.72	2.80	5	5.50
	5:14	,	Middle	2.5	22.20	22.20		8.10	8.10		35.77	35.77		75.2	74.1		5.32	5.25	_	2.83	2.86		6	
10/5/2014	21:58	Cloudy	Middle	2.5	24.10	24.10	24.10	7.80	7.80	7.81	31.74	31.74	31.83	81.7	82.1	81.4	5.88	5.91	5.86	3.79	4.10	3.67	6	6.00
	21:59	,	Middle	2.5	24.10	24.10		7.82	7.82		31.91	31.91		80.9	80.8		5.83	5.82		3.54	3.26		6	
12/5/2014	14:30	Fine	Middle	3.0	26.10	26.10	26.20	8.10	8.10	8.10	30.05	30.05	30.05	89.6	90.0	89.7	6.12	6.14	6.12	3.47	3.48	3.47	11	11.50
	14:32		Middle	3.0	26.30	26.30		8.10	8.10		30.05	30.05		89.8	89.3		6.13	6.09	_	3.48	3.45		12	
14/5/2014	21:20	Cloudy	Middle	2.5	27.20	27.20	27.20	7.81	7.81	7.82	30.03	30.02	30.06	73.5	75.1	73.3	4.94	5.04	4.92	3.77	3.71	3.74	4	4.50
	21:21	,	Middle	2.5	27.20	27.20		7.82	7.82		30.10	30.10		72.5	71.9		4.87	4.82	-	3.73	3.75		5	
16/5/2014	22:10	Cloudy	Middle	2.5	27.50	27.50	27.50	7.94	7.94	7.95	31.70	31.69	31.70	81.5	82.5	81.9	5.39	5.46	5.42	3.49	3.56	3.45	3	3.00
	22:11		Middle	2.5	27.50	27.50		7.95	7.95		31.70	31.70		81.9	81.5		5.42	5.39		3.34	3.39		3	
19/5/2014	9:30	Fine	Middle	3.5	26.20	26.20	26.25	8.09	8.09	8.11	26.93	26.93	26.94	87.2	87.1	87.0	6.05	6.04	6.04	2.12	2.11	2.12	3	3.00
	9:32		Middle	3.5	26.30	26.30		8.12	8.12		26.94	26.94		87.0	86.8		6.04	6.02		2.12	2.14		3	
21/5/2014	11:30	Cloudy	Middle	3.0	25.60	25.60	25.65	8.17	8.17	8.18	26.83	26.83	26.84	90.4	91.8	91.5	6.34	6.44	6.42	5.27	5.27	5.29	<2	<2
	11:32		Middle	3.0	25.70	25.70		8.19	8.19		26.84	26.84		92.4	91.4		6.48	6.41		5.28	5.33		<2	
23/5/2014	13:15	Cloudy	Middle	3.0	26.40	26.40	26.40	8.18	8.18	8.18	26.13	26.13	26.13	85.1	85.0	85.7	5.91	5.97	5.97	1.61	1.61	1.62	<2	<2
	13:17		Middle	3.0	26.40	26.40		8.18	8.18		26.13	26.13		86.1	86.4		5.98	6.00		1.62	1.63		<2	
26/5/2014	14:25	Fine	Middle	2.5	28.90	28.90	28.90	8.34	8.34	8.33	27.75	27.75	27.75	99.4	99.7	99.0	6.54	6.56	6.51	3.92	3.99	3.99	3	3.00
	14:27		Middle	2.5	28.90	28.90		8.31	8.31		27.75	27.75		98.9	97.9		6.50	6.44		4.05	4.01		3	

Remarks: Single underline denotes exceedance over Action Level.


Double underline denotes exceedance over Limit Level.



Date	Time	Weater Condition	Samplin	g Depth	Wat	er Temp °C	erature		pН			Salini ppt	У	C	O Satur %	ation		DO mg/L			Turbid NTU		Suspend	
		Condition	n	n	Va		Average	Va	- lue	Average	Va		Average	Va	alue	Average	Va		Average	Va	lue	Average		Average
28/4/2014	9:30	Fine	Middle	3.0	24.10	24.10	24.10	8.14	8.14	8.14	34.77	34.77	34.77	86.7	87.1	86.7	5.94	5.97	5.93	3.02	3.02	3.02	5	5.00
2014/2014	9:32	T IIIC	Middle	3.0	24.10	24.10	24.10	8.14	8.14	0.14	34.77	34.77	04.11	86.5	86.6	00.7	5.90	5.91	0.00	3.02	3.02	0.02	5	0.00
30/4/2014	10:07	Fine	Middle	3.0	23.00	23.00	22.95	8.25	8.25	8.25	36.37	36.37	36.38	81.3	81.6	81.0	5.56	5.68	5.62	2.23	2.23	2.24	4	4.50
	10:09		Middle	3.0	22.90	22.90		8.25	8.25		36.39	36.39		79.6	81.5		5.54	5.68		2.24	2.25		5	<u> </u>
2/5/2014	11:25	Fine	Middle	2.5	23.30	23.30	23.30	7.66	7.66	7.74	32.59	32.59	32.59	89.3	89.3	89.1	6.31	6.32	6.30	3.65	3.65	3.65	4	4.00
	11:27		Middle	2.5	23.30	23.30		7.82	7.82		32.58	32.58		88.7	88.9		6.27	6.28		3.64	3.67		4	
5/5/2014	16:45	Fine	Middle	2.5	23.20	23.20	23.25	8.21	8.21	8.22	32.38	32.38	32.38	93.1	92.7	92.2	6.59	6.57	6.53	1.78	1.74	1.76	3	3.00
	16:47		Middle	2.5	23.30	23.30		8.23	8.23		32.38	32.38		91.9	91.2		6.51	6.46		1.74	1.77		3	<u> </u>
7/5/2014	18:25	Cloudy	Middle	3.0	22.80	22.80	22.80	8.25	8.25	8.27	33.20	33.20	33.21	94.1	94.4	94.2	6.69	6.71	6.70	3.29	3.29	3.30	6	6.00
	18:27		Middle	3.0	22.80	22.80		8.29	8.29		33.22	33.22		93.9	94.4		6.67	6.71		3.30	3.30		6	
10/5/2014	8:00 8:02	Cloudy	Middle	3.0 3.0	22.90 22.90	22.90 22.90	22.90	8.22 8.23	8.22 8.23	8.23	29.97 29.97	29.97 29.97	29.97	89.5 87.9	88.2 88.3	88.5	6.47 6.35	6.38 6.38	6.40	2.74 2.73	2.74 2.75	2.74	3	3.50
	9:30		Middle	3.0	22.90	22.90		8.17	8.17		30.72	30.72		84.7	84.8		5.97	5.98		3.15	3.13		9	
12/5/2014	9:32	Cloudy	Middle	3.0	24.00	24.10	24.05	8.18	8.18	8.18	30.72	30.72	30.72	84.8	85.5	85.0	5.97	6.03	5.99	3.12	3.12	3.13	11	10.00
	9:30		Middle	3.0	25.30	25.30		8.23	8.23		31.06	31.06		89.2	88.4		6.13	6.08		2.77	2.71		4	
14/5/2014	9:32	Cloudy	Middle	3.0	25.50	25.50	25.40	8.23	8.23	8.23	31.05	31.05	31.06	87.4	87.9	88.2	6.00	6.04	6.06	2.74	2.75	2.74	4	4.00
	10:15		Middle	3.0	26.20	26.20		8.14	8.14		32.20	32.20		95.0	95.4		6.39	6.41		4.73	4.73		3	
16/5/2014	10:17	Fine	Middle	3.0	26.60	26.60	26.40	8.18	8.18	8.16	32.18	32.18	32.19	92.8	93.8	94.3	6.23	6.29	6.33	4.73	4.70	4.72	4	3.50
	17:10		Middle	2.5	26.60	26.60		8.17	8.17		29.45	29.45		88.4	89.2		6.00	6.05		2.81	2.82		<2	
19/5/2014	17:12	Fine	Middle	2.5	26.70	26.70	26.65	8.19	8.19	8.18	29.45	29.45	29.45	88.3	87.8	88.4	5.99	5.96	6.00	2.81	2.80	2.81	<2	<2
21/5/2014	18:02	Fine	Middle	3.0	25.80	25.80	25.85	8.22	8.22	8.23	29.60	29.60	29.63	87.2	87.0	87.0	6.00	5.99	5.98	2.54	2.53	2.51	<2	<2
21/5/2014	18:04	Fine	Middle	3.0	25.90	25.90	20.60	8.23	8.23	0.23	29.66	29.66	29.03	86.9	86.7	07.0	5.97	5.96	5.90	2.52	2.44	2.01	<2	< <u>-</u>
23/5/2014	7:25	Cloudy	Middle	2.5	25.70	25.70	25.70	8.22	8.22	8.23	28.68	28.68	28.68	86.2	87.0	86.2	6.00	6.06	6.00	3.41	3.13	3.26	<2	<2
20,0,2017	7:27	0.000	Middle	2.5	25.70	25.70	20.10	8.23	8.23	0.20	28.67	28.67	20.00	85.7	85.9	00.2	5.96	5.97	0.00	3.24	3.25	0.20	<2	
26/5/2014	9:30	Fine	Middle	3.0	27.50	27.50	27.65	8.25	8.25	8.27	29.79	29.79	29.80	99.3	98.1	98.7	6.63	6.57	6.44	2.11	2.11	2.12	3	3.00
	9:32		Middle	3.0	27.80	27.80		8.28	8.28		29.81	29.81		98.2	99.0		6.55	6.02		2.11	2.15		3	



Date	Time	Weater Condition	Samplin	g Depth	Wat	er Temp °C	perature		pН			Salini	ty	C	O Satur	ation		DO ma/L			Turbid NTU		Suspend	led Solids
		Condition	r	n	Va	lue	Average	Va	- lue	Average	Va	ppt lue	Average	Va	alue	Average	Va		Average	Va	alue	Average	Value	Average
	10:45		Middle	3	24.30	24.30	Ĭ	8.17	8.17	ŭ	34.60	34.60	Ť	90.9	88.6	Ŭ	6.20	6.03	2	3.13	3.03	Ť	6	Ŭ
28/4/2014	10:47	Fine	Middle	3	24.50	24.50	24.40	8.18	8.18	8.18	34.67	34.67	34.64	87.8	86.7	88.5	5.97	5.90	6.03	3.02	3.00	3.05	6	6.00
30/4/2014	11:02	Fine	Middle	3	23.60	23.60	23.60	8.23	8.23	8.22	36.02	36.02	35.97	84.4	84.1	83.5	5.81	5.79	5.75	3.72	3.75	3.74	8	8.00
30/4/2014	11:04	Fine	Middle	3	23.60	23.60	23.60	8.21	8.21	0.22	35.92	35.92	35.97	83.3	82.1	63.5	5.73	5.66	5.75	3.74	3.73	3.74	8	8.00
2/5/2014	15:25	Fine	Middle	3	24.30	24.30	24.40	8.11	8.11	8.13	32.31	32.31	32.31	91.2	90.3	90.0	6.34	6.27	6.23	1.28	1.28	1.27	3	4.00
210/2014	15:27	T IIIC	Middle	3	24.50	24.50	24.40	8.14	8.14	0.10	32.30	32.30	02.01	89.8	88.5	50.0	6.17	6.14	0.20	1.27	1.26	1.27	5	4.00
5/5/2014	15:00	Fine	Middle	3	23.50	23.50	23.50	8.20	8.20	8.22	32.81	32.81	32.81	84.7	84.1	83.6	5.96	5.92	5.89	2.48	2.49	2.49	3	3.50
	15:02		Middle	3	23.50	23.50		8.23	8.23		32.81	32.81		83.2	82.5		5.86	5.81		2.50	2.50		4	
7/5/2014	14:25	Cloudy	Middle	3	22.80	22.80	22.75	8.28	8.28	8.30	33.15	33.15	33.16	90.1	90.4	90.3	6.41	6.43	6.43	3.30	3.30	3.30	7	7.50
	14:27		Middle	3	22.70	22.70		8.31	8.31		33.16	33.16		90.4	90.1		6.44	6.42		3.30	3.31		8	
10/5/2014	8:30	Cloudy	Middle	3	23.10	23.10	23.05	8.24	8.24	8.26	30.92	30.92	30.94	85.1	85.0	85.1	6.10	6.10	6.10	3.98	3.97	3.97	4	4.00
	8:32	-	Middle	3	23.00	23.00		8.27	8.27		30.95	30.95		85.3	85.0		6.11	6.10		3.96	3.97		4	
12/5/2014	10:20	Cloudy	Middle	3	23.80	23.80	23.90	8.14	8.14	8.16	31.04	31.04	31.04	88.4	88.2	88.1	6.23	6.22	6.21	3.92	3.87	3.90	4	4.00
	10:22		Middle	3	24.00	24.00		8.18	8.18		31.03	31.05		88.0	87.7		6.20	6.18		3.90	3.91		4	
14/5/2014	10:10	Cloudy	Middle	3	25.10	25.10	25.25	8.21	8.21	8.22	30.61	30.61	30.63	86.1	86.1	86.4	5.95	5.95	5.97	3.47	3.53	3.50	6	5.50
	10:12		Middle	3	25.40	25.40		8.22	8.22		30.65	30.65		86.3	86.9		5.96	6.00		3.50	3.50		5	
16/5/2014	10:45	Fine	Middle	3	24.90	24.90	25.55	8.17	8.17	8.19	31.82	31.82	31.82	89.2	88.4	88.2	6.04	5.99	5.98	5.05	4.95	4.96	5	5.50
	10:47		Middle	3	26.20	26.20		8.21	8.21		31.81	31.81		87.8	87.3		5.94	5.96		4.93	4.91		6	
19/5/2014	14:50	Fine	Middle	3	25.80	25.80	25.90	8.10	8.10	8.13	30.98	30.98	31.01	90.2	90.2	90.3	6.15	6.15	6.14	2.73	2.65	2.66	4	3.50
	14:52		Middle	3	26.00	26.00		8.15	8.15		31.04	31.04		90.0	90.6		6.14	6.12		2.63	2.62		3	
21/5/2014	15:05	Fine	Middle	3	28.00	28.00	28.10	8.21	8.21	8.22	28.85	28.85	28.87	87.1	86.6	86.5	5.80	5.76	5.75	1.78	1.88	1.84	<2	<2
	15:07		Middle	3	28.20	28.20		8.22	8.22		28.88	28.88		87.1	85.2 82.5		5.79	5.66		1.88	1.82 2.43		<2	
23/5/2014	8:00	Cloudy	Middle	3	25.60 25.60	25.60 25.60	25.60	8.21 8.23	8.21 8.23	8.22	29.34 29.34	29.34 29.34	29.34	83.4 81.3	82.5	82.0	5.77 5.63	5.71 5.53	5.66	2.41	2.43	2.42	<2 <2	<2
			Middle	3	25.60	25.60						29.34 31.27												
26/5/2014	10:15	Fine	Middle	3	26.20	26.20	26.25	8.25 8.26	8.25 8.26	8.26	31.27 31.39	31.27	31.33	80.0 83.1	82.4 82.6	82.0	5.42 5.62	5.57 5.59	5.55	2.61 2.44	2.59	2.52	3	3.50
	10:17		MIDDIE	3	26.30	20.30		0.20	8.26		31.39	31.39		83.1	82.6		5.62	0.59		2.44	2.42		4	



Date	Time	Weater Condition	Samplin	g Depth	Wat	er Temp °C	erature		pН			Salinit ppt	у	D	O Satur %	ation		DO ma/L			Turbid NTU		Suspende	
		Condition	r	n	Va	lue	Average	Va	ilue -	Average	Va		Average	Va	lue	Average	Va	lue	Average	Va	lue	Average		Average
28/4/2014	12:32	Fine	Middle	2	24.10	24.10	24.10	8.03	8.03	8.03	34.61	34.61	34.61	64.9	65.0	64.7	4.46	4.46	4.46	2.01	1.97	1.94	4	4.50
2014/2014	12:34	Tine	Middle	2	24.10	24.10	24.10	8.02	8.02	0.00	34.61	34.61	04.01	64.7	64.3	04.7	4.47	4.45	4.40	1.91	1.88	1.04	5	4.00
30/4/2014	14:59	Fine	Middle	2	24.10	24.10	24.15	8.10	8.10	8.10	34.59	34.59	34.61	64.4	65.2	65.1	4.43	4.52	4.50	3.20	3.21	3.25	6	6.00
	15:01		Middle	2	24.20	24.20		8.09	8.09		34.63	34.63		65.5	65.2		4.54	4.49		3.29	3.30		6	
2/5/2014	14:57	Fine	Middle	2	24.40	24.40	24.45	8.06	8.06	8.06	32.00	32.00	32.00	75.5	75.9	76.0	5.25	5.28	5.29	1.72	1.75	1.73	2	2.00
	14:59		Middle	2	24.50	24.50		8.06	8.06		32.00	32.00		76.2	76.3		5.30	5.31		1.74	1.72		2	
5/5/2014	14:42	Fine	Middle	2	23.70	23.70	23.70	8.14	8.14	8.14	31.11	31.11	31.12	64.9	65.4	65.2	4.59	4.63	4.62	1.49	1.48	1.49	4	3.50
	14:44		Middle	2	23.70	23.70		8.13	8.13		31.12	31.12		65.2	65.4		4.62	4.64		1.48	1.50		3	
7/5/2014	15:52	Cloudy	Middle	2	22.80	22.80	22.80	8.17	8.17	8.17	32.00	32.00	32.01	62.0	62.5	62.5	4.44	4.48	4.47	1.30	1.29	1.29	7	6.50
	15:54		Middle	2	22.80	22.80		8.16	8.16		32.01	32.01		62.9	62.7		4.50	4.47		1.28	1.27		6	
10/5/2014	10:07	Cloudy	Middle	2	23.80	23.80	23.85	8.16	8.16	8.15	29.76	29.76	29.76	58.3	59.6	59.7	4.16	4.24	4.25	1.00	1.00	1.01	3	3.50
	10:09		Middle	2	23.90	23.90		8.14	8.14		29.76	29.76		60.1	60.6		4.28	4.31		1.00	1.02		4	
12/5/2014	11:52	Cloudy	Middle	2	24.70	24.70	24.80	8.15	8.15	8.14	24.72	24.72	24.73	66.1	67.0	67.5	4.75	5.08	4.93	3.32	3.49	3.45	4	4.00
	11:54		Middle	2	24.90	24.90		8.13	8.13		24.73	24.73		68.3	68.6		4.94	4.95		3.50	3.48		4	<u> </u>
14/5/2014	12:32	Cloudy	Middle	2	25.50	25.50	25.55	8.09	8.09	8.09	28.23	28.23	28.23	60.8	61.3	61.4	4.24	4.27	4.28	1.08	1.08	1.09	2	2.00
	12:34		Middle	2	25.60	25.60		8.08	8.08		28.23	28.23		61.4	61.9		4.28	4.31		1.09	1.10		2	<u> </u>
16/5/2014	14:47 14:49	Fine	Middle	2	25.80	25.80 25.90	25.85	8.09	8.09 8.06	8.08	27.05	27.05 27.05	27.05	61.8	63.3 63.2	62.9	4.31	4.42 4.41	4.39	3.51 3.49	3.50 3.47	3.49	5	5.00
			Middle		25.90			8.06			27.05			63.3									2	
19/5/2014	14:27 14:29	Fine	Middle	2	26.70 26.80	26.70 26.80	26.75	8.10 8.07	8.10 8.07	8.09	26.86 26.86	26.86 26.86	26.86	56.3 58.2	57.1 57.6	57.3	3.88 4.01	3.94 3.97	3.95	1.03	1.03	1.19	2	2.00
	16:47		Middle	2	26.50	26.50		8.14	8.14		25.65	25.65		51.6	51.9		3.59	3.61		1.94	1.96		<2	
21/5/2014	16:49	Fine	Middle	2	26.60	26.60	26.55	8.11	8.11	8.13	25.65	25.65	25.65	51.9	51.8	51.8	3.51	3.60	3.58	1.94	1.98	1.96	<2	<2
	9:37		Middle	2	25.90	25.90		8.14	8.14		24.82	24.82		64.7	64.1		4.57	4.53		1.96	1.97		<2	
23/5/2014	9:39	Cloudy	Middle	2	25.90	25.90	25.90	8.11	8.11	8.13	24.82	24.82	24.82	63.4	64.5	64.2	4.48	4.56	4.54	1.92	1.92	1.94	<2	<2
	11:32		Middle	2	27.40	27.40		8.18	8.18		27.31	27.31		71.8	72.7		4.87	4.95		1.22	1.20		3	
26/5/2014	11:34	Fine	Middle	2	27.30	27.30	27.35	8.17	8.17	8.18	27.31	27.31	27.31	72.7	72.4	72.4	4.94	4.91	4.92	1.19	1.19	1.20	3	3.00




Date	Time	Weater	Samplin	ig Depth	Wat	er Temp	erature		pН			Salini	y	D	O Satur	ation		DO			Turbid	ity	Suspend	
		Condition	r	n	Va	lue	Average	Va	- ilue	Average	Va	ppt ilue	Average	Va	ilue %	Average	Va	mg/L lue	Average	Va	NTU ilue	Average	mg Value	g/L Average
00///00//	10:56	<b>5</b> 14 4	Middle	2.5	23.70	23.70	00.70	7.87	7.87	0.40	33.38	33.38	00.00	74.2	74.1	70.5	5.19	5.17	5.40	2.62	2.63	0.00	5	5.00
28/4/2014	10:58	Fine	Middle	2.5	23.70	23.70	23.70	7.87	0.87	6.12	33.38	33.38	33.38	73.5	72.0	73.5	5.13	5.03	5.13	2.63	2.62	2.63	5	5.00
	14:11	-	Middle	2.5	23.40	23.40		8.05	8.05		33.11	33.11		86.2	72.2		4.66	5.09		2.40	2.41		5	
30/4/2014	14:13	Fine	Middle	2.5	23.40	23.40	23.40	8.08	8.08	8.07	33.11	33.11	33.11	88.1	77.8	81.1	6.29	5.48	5.38	2.40	2.41	2.41	6	5.50
2/5/2014	14:30	Fine	Middle	3.0	23.60	23.60	23.55	7.94	7.94	7.96	33.09	33.09	33.15	63.4	63.2	62.0	4.45	4.43	4.35	2.10	2.11	2.11	6	6.00
2/5/2014	14:32	Fille	Middle	3.0	23.50	23.50	23.55	7.98	7.98	7.90	33.20	33.20	33.15	61.5	60.0	62.0	4.31	4.20	4.35	2.11	2.11	2.11	6	6.00
5/5/2014	14:18	Fine	Middle	3.0	23.50	23.50	23.50	8.05	8.05	8.05	33.02	33.01	33.02	65.0	63.6	62.9	4.58	4.27	4.43	1.56	1.55	1.56	3	3.50
5/5/2014	14:20	FILLE	Middle	3.0	23.50	23.50	23.50	8.05	8.05	8.05	33.02	33.01	33.02	61.5	61.3	02.9	4.33	4.53	4.43	1.56	1.55	1.50	4	3.50
7/5/2014	16:30	Cloudy	Middle	3.0	23.20	23.20	23.10	8.22	8.22	8.24	33.69	33.68	22.60	62.8	61.8	61.3	4.42	4.35	4.32	2.68	2.68	2.68	7	7.50
7/5/2014	16:32	Cloudy	Middle	3.0	23.00	23.00	23.10	8.26	8.26	0.24	33.70	33.70	33.69	60.6	60.1	01.3	4.28	4.24	4.32	2.68	2.68	2.00	8	7.50
10/5/2014	9:44	Cloudy	Middle	3.0	23.50	23.50	23.55	7.86	7.86	7.87	32.29	32.29	32.30	52.8	52.0	52.1	3.72	3.65	3.67	1.76	1.93	1.90	3	4.00
10/5/2014	9:46	Cloudy	Middle	3.0	23.60	23.60	23.55	7.88	7.88	1.01	32.30	32.30	32.30	51.8	51.8	52.1	3.65	3.64	3.07	1.96	1.94	1.90	5	4.00
12/5/2014	10:01	Cloudy	Middle	3.0	24.40	24.40	24.40	7.93	7.93	7.97	30.55	30.56	30.57	52.9	53.1	52.8	3.71	3.73	3.58	2.84	2.81	2.81	4	4.00
12/3/2014	10:03	Cloudy	Middle	3.0	24.40	24.40	24.40	8.00	8.00	1.51	30.59	30.59	30.57	52.8	52.4	52.0	3.70	3.18	5.50	2.80	2.80	2.01	4	4.00
14/5/2014	10:30	Cloudy	Middle	3.0	24.60	24.60	24.60	7.44	7.44	7.45	30.13	30.13	30.13	61.8	62.1	61.5	4.31	4.33	4.31	3.67	3.67	3.67	5	5.50
14/3/2014	10:32	Cloudy	Middle	3.0	24.60	24.60	24.00	7.44	7.46	7.45	30.13	30.13	30.13	61.1	61.1	01.5	4.32	4.29	4.31	3.67	3.67	3.07	6	5.50
16/5/2014	14:15	Fine	Middle	2.5	25.90	25.90	25.93	8.28	8.28	8.28	24.52	24.52	24.52	68.0	66.8	67.8	4.81	4.72	4.79	3.90	3.93	3.92	5	5.00
10/3/2014	14:17	TINE	Middle	2.5	25.90	26.00	23.85	8.28	8.28	0.20	24.52	24.51	24.52	68.1	68.2	07.0	4.82	4.82	4.75	3.92	3.92	J.32	5	5.00
19/5/2014	15:36	Fine	Middle	2.5	25.80	25.80	25.80	8.25	8.25	8.25	28.38	28.38	28.38	70.0	70.8	70.3	4.85	4.90	4.87	1.22	1.23	1.23	5	4.50
19/3/2014	15:38	Tine	Middle	2.5	25.80	25.80	23.00	8.25	8.25	0.25	28.38	28.38	20.00	71.1	69.4	70.5	4.92	4.80	4.07	1.22	1.23	1.25	4	4.50
21/5/2014	17:00	Fine	Middle	3.0	25.80	25.80	25.75	8.29	8.29	8.28	27.79	27.79	27.83	58.3	57.9	57.7	4.06	4.03	4.02	0.27	0.28	0.28	<2	<2
21/0/2014	17:02	1 1110	Middle	3.0	25.70	25.70	23.13	8.27	8.27	0.20	27.87	27.87	21.00	58.1	56.6	51.1	4.04	3.94	4.02	0.28	0.28	0.20	<2	~2
23/5/2014	8:55	Cloudy	Middle	2.5	26.00	26.00	26.00	7.93	7.93	7.93	27.66	27.66	27.66	63.2	64.4	63.9	4.39	4.47	4.44	2.36	2.36	2.36	<2	<2
23/3/2014	8:57	Cidudy	Middle	2.5	26.00	26.00	20.00	7.93	7.93	1.85	27.66	27.66	21.00	64.2	63.8	00.0	4.46	4.43	4.44	2.35	2.35	2.00	<2	~2
26/5/2014	10:50	Fine	Middle	3.0	26.50	26.50	26.45	8.20	8.20	8.20	28.97	28.97	29.05	64.4	65.0	65.8	4.40	4.44	4.50	0.62	0.74	0.70	3	3.00
201012014	10:52		Middle	3.0	26.40	26.40	20.40	8.19	8.19	0.20	29.13	29.13	20.00	66.9	66.9	55.5	4.57	4.57	4.00	0.73	0.71	0.70	3	0.00



Date	Time	Weater Condition	Samplin	g Depth	Wat	er Temp	erature		pН			Salinit ppt	у	C	O Satur	ation		DO ma/L			Turbid NTU		Suspende	
		Condition	r	n	Va	lue	Average	Va	lue	Average	Va		Average	Va	lue	Average	Va		Average	Va	lue	Average		Average
28/4/2014	11:35	Fine	Middle	3.0	24.20	24.20	24.20	8.06	8.08	8.07	33.42	33.43	33.43	74.6	74.8	74.9	5.21	5.24	5.24	2.11	2.13	2.12	5	5.00
	11:37		Middle	3.0	24.20	24.20		8.06	8.08		33.43	33.42		75.1	75.2		5.26	5.26		2.11	2.13		5	
30/4/2014	14:40	Fine	Middle	2.5	23.60	23.60	23.60	8.29	8.29	8.29	33.02	33.02	33.02	79.2	81.1	80.7	5.56	5.69	5.66	1.88	1.87	1.87	4	4.50
	14:42		Middle	2.5	23.60	23.60		8.29	8.29		33.02	33.02		80.5	81.9		5.65	5.75		1.88	1.86		5	<u> </u>
2/5/2014	14:55	Fine	Middle	3.0	23.60	23.60	23.60	8.21	8.21	8.23	33.27	33.27	33.29	65.3	66.8	65.1	4.53	4.62	4.51	1.25	1.25	1.16	6	5.00
	14:57		Middle	3.0	23.60	23.60		8.24	8.24		33.30	33.30		65.0	63.4		4.50	4.39		1.06	1.08		4	
5/5/2014	14:50	Fine	Middle	3.0	23.70	23.70	23.70	8.21	8.21	8.21	33.36	33.36	33.36	66.6	66.2	65.6	4.66	4.64	4.59	1.10	1.11	1.11	3	3.00
	14:52		Middle	3.0	23.70	23.70		8.21	8.21		33.36	33.36		64.9	64.5		4.55	4.52		1.10	1.11		3	<u> </u>
7/5/2014	17:01 17:03	Cloudy	Middle	3.0 3.0	23.50 23.40	23.50 23.40	23.45	8.28 8.30	8.28 8.30	8.29	33.66 33.70	33.66 33.70	33.68	58.7 59.1	59.4 58.9	59.0	4.11 4.14	4.16 4.13	4.14	2.16 2.20	2.17 2.23	2.19	8	7.50
	10:08		Middle	3.0	23.40	23.40		8.14	8.14		32.49	32.49		56.6	55.2		3.95	3.86		1.81	1.79		5	<u> </u>
10/5/2014	10:00	Cloudy	Middle	3.0	24.00	24.00	24.00	8.14	8.14	8.14	32.49	32.49	32.49	54.3	53.7	55.0	3.79	3.75	3.84	1.75	1.73	1.77	6	5.50
	10:32		Middle	3.0	23.80	23.80		8.17	8.17		29.43	29.43		59.4	59.8		4.24	4.27		2.28	2.26		3	
12/5/2014	10:34	Cloudy	Middle	3.0	23.90	23.90	23.85	8.15	8.15	8.16	29.40	29.40	29.42	59.4	58.1	59.2	4.23	4.14	4.22	2.26	2.26	2.27	3	3.00
	10:49		Middle	3.0	25.70	25.70		8.09	8.09		30.21	30.21		62.4	62.2		4.29	4.29		3.07	3.03		6	
14/5/2014	10:51	Cloudy	Middle	3.0	25.70	25.70	25.70	8.09	8.09	8.09	30.21	30.21	30.21	61.5	61.4	61.9	4.24	4.23	4.26	2.95	2.95	3.00	6	6.00
	14:44		Middle	2.5	25.30	25.30		8.24	8.24		29.83	29.83		63.7	64.6		4.42	4.48		3.61	3.61		6	
16/5/2014	14:46	Fine	Middle	2.5	25.30	25.40	25.33	8.24	8.24	8.24	29.83	29.82	29.83	64.1	59.6	63.0	4.44	4.14	4.37	3.62	3.62	3.62	5	5.50
19/5/2014	16:10	Fine	Middle	3.0	25.90	25.90	25.90	8.31	8.31	8.31	28.50	28.50	28.50	70.4	71.4	71.0	4.86	4.93	4.90	1.57	1.56	1.56	<2	<2
19/5/2014	16:12	Fille	Middle	3.0	25.90	25.90	25.90	8.31	8.31	0.31	28.50	28.50	20.30	70.7	71.5	71.0	4.88	4.93	4.90	1.55	1.56	1.50	<2	~2
21/5/2014	17:42	Fine	Middle	3.0	25.90	25.90	25.95	8.30	8.30	8.29	27.85	27.85	27.83	64.1	63.8	63.0	4.44	4.42	4.37	0.57	0.58	0.57	<2	<2
2110/2014	17:44	Tine	Middle	3.0	26.00	26.00	20.00	8.28	8.28	0.20	27.80	27.80	21.00	62.5	61.6	00.0	4.33	4.27	4.07	0.58	0.55	0.07	<2	-2
23/5/2014	9:15	Cloudy	Middle	2.5	26.00	26.00	26.00	8.18	8.18	8.18	28.10	28.10	28.10	64.3	66.0	65.3	4.46	4.58	4.54	0.59	0.61	0.60	<2	<2
	9:17	,	Middle	2.5	26.00	26.00		8.18	8.18		28.10	28.10		65.7	65.1		4.56	4.55	-	0.59	0.62		<2	
26/5/2014	11:28	Fine	Middle	3.0	26.50	26.50	26.55	8.25	8.25	8.25	29.98	29.98	29.98	61.7	64.0	61.9	4.19	4.35	4.20	0.37	0.35	0.28	3	3.00
	11:30		Middle	3.0	26.60	26.60		8.25	8.25		29.98	29.98		61.6	60.3		4.18	4.09		0.21	0.20		3	





Date	Time	Weater Condition	Samplin	ig Depth	Wat	er Temp	erature		pН			Salinit ppt	y	D	O Satur	ation		DO ma/L			Turbid NTU	ity	Suspende	
		Condition	r	n	Va	lue	Average	Va	lue -	Average	Va	lue	Average	Va	lue	Average	Va	lue	Average	Va	alue	Average	Value	Average
28/4/2014	11:27	Ei.e.	Middle	2.5	24.10	24.10	24.10	8.10	8.10	8.10	33.39	33.39	33.39	74.2	74.1		5.18	5.17	5.20	2.16	2.15		5	4.50
26/4/2014	11:29	Fine	Middle	2.5	24.10	24.10	24.10	8.10	8.10	0.10	33.39	33.39	33.39	74.6	74.8	74.4	5.22	5.24	5.20	2.16	2.15	2.16	4	4.50
30/4/2014	14:31	Fine	Middle	2.5	23.60	23.60	23.60	8.27	8.27	8.27	32.98	32.98	32.98	87.9	85.2	87.7	6.12	5.98	6.14	1.43	1.43	1.43	8	8.00
30/4/2014	14:33	Fille	Middle	2.5	23.60	23.60	23.00	8.27	8.27	0.27	32.98	32.98	32.90	86.0	91.6	07.7	6.04	6.43	0.14	1.43	1.43	1.43	8	8.00
2/5/2014	14:49	Fine	Middle	3.0	23.60	23.60	23.70	8.14	8.16	8.18	33.28	33.28	33.29	62.6	62.2	61.8	4.38	4.35	4.32	1.45	1.43	1.44	4	4.00
210/2014	14:51	T IIIC	Middle	3.0	23.80	23.80	20.70	8.20	8.20	0.10	33.30	33.30	00.20	60.9	61.4	01.0	4.26	4.29	4.02	1.43	1.45	1.44	4	4.00
5/5/2014	14:40	Fine	Middle	3.0	23.40	23.40	23.40	8.20	8.20	8.20	33.38	33.38	33.38	65.2	65.7	65.4	4.57	4.65	4.61	1.64	1.65	1.66	4	4.00
0/0/2011	14:42	T IIIO	Middle	3.0	23.40	23.40	20.10	8.20	8.20	0.20	33.38	33.38	00.00	64.8	65.9	00.1	4.56	4.67		1.66	1.67		4	
7/5/2014	16:52	Cloudy	Middle	3.0	23.10	23.10	23.05	8.28	8.28	8.29	33.62	33.62	33.65	56.3	56.4	56.9	3.97	3.97	4.01	2.11	2.11	2.11	8	7.50
	16:54	,	Middle	3.0	23.00	23.00		8.30	8.30		33.68	33.68		57.4	57.3		4.04	4.04		2.11	2.11		7	
10/5/2014	10:01	Cloudy	Middle	3.0	23.70	23.70	23.65	8.11	8.11	8.12	32.60	32.60	32.60	53.5	52.2	51.6	3.77	3.67	3.63	2.43	2.38	2.39	4	4.00
	10:03	,	Middle	3.0	23.60	23.60		8.12	8.12	•···-	32.60	32.60		50.4	50.3		3.54	3.54		2.38	2.38		4	
12/5/2014	10:24	Cloudy	Middle	3.0	23.80	23.80	23.85	8.15	8.15	8.15	29.59	29.59	29.55	61.8	60.0	60.0	4.41	4.27	4.28	2.66	2.75	2.71	5	5.00
	10:26	,	Middle	3.0	23.90	23.90		8.14	8.14		29.50	29.50		58.7	59.6		4.19	4.25		2.75	2.68		5	
14/5/2014	10:43	Cloudy	Middle	3.0	25.20	25.20	25.20	8.05	8.05	8.05	30.20	30.20	30.20	62.8	62.7	62.4	4.37	4.36	4.34	3.04	3.06	3.05	6	6.00
	10:45		Middle	3.0	25.20	25.20		8.05	8.05		30.20	30.20		62.0	61.9		4.32	4.30		3.06	3.05		6	
16/5/2014	14:39	Fine	Middle	2.5	25.40	25.40	25.40	8.23	8.23	8.23	29.76	26.52	28.71	63.6	64.5	64.4	4.41	4.55	4.49	3.01	3.00	2.99	7	6.00
	14:41		Middle	2.5	25.40	25.40		8.23	8.23		29.59	28.97		65.1	64.3		4.53	4.46		2.96	2.97		5	
19/5/2014	16:00	Fine	Middle	2.5	26.00	26.00	26.00	8.30	8.30	8.31	28.34	28.34	28.34	68.2	70.6	69.7	4.71	4.88	4.83	1.40	1.40	1.40	3	2.50
	16:02		Middle	2.5	26.00	26.00		8.31	8.31		28.34	28.34		70.5	69.6		4.87	4.86		1.39	1.39		2	
21/5/2014	-	Fine	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	=	-	- <u>-</u>
	-		Middle	-	-	-		-	-		-	-		-	-		-	-		-	-		-	<u> </u>
23/5/2014	-	Cloudy	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	<u> </u>	-	<u> </u>
	-		Middle	-	-	-		-	-		-	-		-	-		-	-		-	-		-	
26/5/2014	11:16	Fine	Middle	3.0	26.90	26.90	26.95	8.24	8.24	8.24	29.45	29.45	29.47	61.1	63.9	62.7	4.11	4.24	4.20	0.73	0.70	0.71	3	3.00
	11:18		Middle	3.0	27.00	27.00		8.24	8.24		29.48	29.48		62.6	63.3		4.21	4.25		0.69	0.70		3	

Double underline denotes exceedance over Limit Level.

Due to sealing of sampling point at water quality monitoring station P3 during ebb tide 21 May 2014, water quality monitoring at P3 during ebb tide were cancelled.

Due to sealing of sampling point at water quality monitoring station P3, P4 and P5 during ebb tide 23 May 2014, water quality monitoring at P3, P4 and P5 during ebb tide vere cancelled.





Date	Time	Weater Condition	Samplin	g Depth	Wat	er Temp °C	oerature		pН			Salinit ppt	у	C	O Satur	ation		DO ma/L			Turbid NTL		Suspend	ed Solids
		Condition	r	n	Va	lue	Average	Va	lue	Average	Va	lue	Average	Va	alue	Average	Va	lue	Average	Va	alue	Average	Value	Average
28/4/2014	11:15	Fine	Middle	2.5	23.90	23.90	23.90	8.02	8.04	8.03	33.64	33.64	33.64	74.4	75.3	74.9	5.20	5.24	5.23	2.13	2.14	2.14	6	6.50
20/4/2014	11:17	i ille	Middle	2.5	23.90	23.90	23.30	8.04	8.02	0.00	33.64	33.64	33.04	74.8	75.0	74.5	5.23	5.24	5.25	2.14	2.13	2.14	7	0.00
30/4/2014	14:23	Fine	Middle	3.0	23.60	23.60	23.60	8.24	8.24	8.24	33.19	33.19	33.19	84.2	82.1	84.5	5.90	5.71	5.91	3.73	3.74	3.74	9	8.50
	14:25	1 110	Middle	3.0	23.60	23.60	20.00	8.24	8.24	0.21	33.19	33.19	00.10	86.4	85.1	01.0	6.06	5.96	0.01	3.73	3.74	0.71	8	0.00
2/5/2014	14:42	Fine	Middle	3.0	23.70	23.70	23.70	8.17	8.17	8.19	33.29	33.29	33.31	62.8	62.0	61.5	4.38	4.33	4.30	1.69	1.69	1.66	4	3.50
	14:44		Middle	3.0	23.70	23.70		8.20	8.20		33.32	33.32		61.0	60.3		4.29	4.21		1.69	1.55		3	
5/5/2014	14:31	Fine	Middle	2.5	23.60	23.60	23.60	8.18	8.18	8.18	33.37	33.37	33.37	60.0	57.9	59.7	4.20	4.15	4.21	1.25	1.25	1.26	3	3.50
	14:33	-	Middle	2.5	23.60	23.60		8.18	8.18		33.37	33.37		60.4	60.5		4.23	4.24		1.27	1.27		4	
7/5/2014	16:43	Cloudy	Middle	3.0	23.00	23.00	23.00	8.28	8.28	8.29	33.67	33.67	33.69	56.3	59.3	58.5	3.97	4.19	4.13	2.54	2.56	2.61	7	7.00
	16:45	,	Middle	3.0	23.00	23.00		8.29	8.29		33.70	33.70		59.5	58.9		4.20	4.16		2.65	2.67		7	
10/5/2014	9:56	Cloudy	Middle	3.0	23.90	23.90	23.80	8.09	8.09	8.10	32.58	32.58	32.58	52.2	51.9	51.8	3.67	3.65	3.64	2.06	2.03	2.01	3	3.50
	9:58		Middle	3.0	23.70	23.70		8.10	8.10		32.58	32.58		52.2	50.9		3.66	3.57		1.98	1.96		4	
12/5/2014	10:15	Cloudy	Middle	3.0	23.80	23.80	23.85	8.13	8.13	8.13	29.42	29.42	29.42	57.1	56.9	56.8	4.08	4.06	4.05	2.53	2.53	2.49	3	3.00
	10:17		Middle	3.0	23.90	23.90		8.13	8.13		29.42	29.42		56.8	56.2		4.06	4.01		2.46	2.43		3	
14/5/2014	10:38	Cloudy	Middle	3.0	25.00	25.00	25.00	7.98	7.97	7.98	30.13	30.14	30.14	52.1	53.6	56.5	3.57	3.74	3.93	2.94	2.94	2.94	6	6.00
	10:40	-	Middle	3.0	25.00	25.00		7.98	7.97		30.14	30.14		59.6	60.5		4.17	4.22		2.94	2.94		6	
16/5/2014	14:34	Fine	Middle	2.5	25.80	25.80	25.80	8.23	8.23	8.23	29.52	29.52	29.52	63.9	64.7	64.1	4.45	4.50	4.46	3.15	3.14	3.15	4	4.00
	14:36		Middle	2.5	25.80	25.80		8.23	8.23		29.52	29.52		64.4	63.2		4.48	4.39		3.14	3.18		4	
19/5/2014	15:50	Fine	Middle	2.5	25.80	25.80	25.80	8.31	8.31	8.31	28.32	28.32	28.32	69.3	70.8	69.1	4.80	4.96	4.80	0.89	0.88	0.89	2	2.00
	15:52		Middle	2.5	25.80	25.80		8.31	8.31		28.32	28.32		68.4	67.8		4.73	4.69		0.90	0.87		2	
21/5/2014	17:18	Fine	Middle	3.0	26.10	26.10	26.10	8.29	8.29	8.29	27.93	27.93	27.94	62.5	61.8	61.9	4.33	4.28	4.29	0.38	0.37	0.37	<2	<2
	17:20		Middle	3.0	26.10	26.10		8.28	8.28		27.94	27.94		61.8	61.4		4.28	4.28		0.35	0.36		<2	<u> </u>
23/5/2014	-	Cloudy	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	-		Middle	-	-	-		-	-		-	-		-	-		-	-		-	-		-	<u> </u>
26/5/2014	11:03	Fine	Middle	3.0	26.50	26.50	26.60	8.24	8.24	8.24	29.14	29.14	29.14	65.0	65.6	66.1	4.43	4.47	4.55	1.20	1.22	1.17	3	2.50
	11:05		Middle	3.0	26.70	26.70		8.24	8.24		29.13	29.13		66.9	66.9		4.65	4.66		1.13	1.13		2	

Double underline denotes exceedance over Limit Level.

Due to sealing of sampling point at water quality monitoring station P3, P4 and P5 during ebb tide 23 May 2014, water quality monitoring at P3, P4 and P5 during ebb tide were cancelled.



Date	Time	Weater Condition	Samplin	ig Depth	Wat	er Temp °C	erature		pН			Salini ppt	у	D	O Satur %	ation		DO ma/L			Turbid NTU		Suspend	ed Solids
		Condition	r	n	Va	lue	Average	Va	ilue -	Average	Va	ilue	Average	Va	lue	Average	Va	lue	Average	Va	alue	Average	Value	Average
28/4/2014	11:06	Fine	Middle	2.5	23.90	23.90	23.90	7.97	7.97	7.98	33.63	33.62	33.63	74.8	74.6	74.9	5.22	5.21	5.23	6.46	6.47	6.47	5	5.00
20/4/2014	11:08	i ille	Middle	2.5	23.90	23.90	23.30	7.99	7.99	7.30	33.62	33.63	33.03	75.1	75.2	74.5	5.23	5.24	5.25	6.47	6.46	0.47	5	3.00
30/4/2014	14:19	Fine	Middle	3.0	23.70	23.70	23.70	8.19	8.20	8.20	33.22	33.22	33.22	70.2	85.1	79.7	4.91	5.95	5.57	3.00	2.98	2.99	5	5.50
	14:21		Middle	3.0	23.70	23.70		8.19	8.20		33.22	33.22		83.0	80.3		5.81	5.62		2.97	2.99		6	
2/5/2014	14:38	Fine	Middle	3.0	23.70	23.70	23.70	8.12	8.12	8.14	33.29	33.29	33.31	62.5	61.0	62.6	4.37	4.27	4.38	1.69	1.70	1.71	3	4.00
	14:40		Middle	3.0	23.70	23.70		8.15	8.15		33.32	33.32		62.4	64.4		4.37	4.51		1.71	1.72		5	
5/5/2014	14:27	Fine	Middle	2.5	23.40	23.40	23.40	8.16	8.16	8.16	33.36	33.36	33.36	70.7	76.6	75.0	4.97	5.40	5.28	1.45	1.43	1.44	4	4.50
	14:29		Middle	2.5	23.40	23.40		8.16	8.16		33.36	33.36		79.6	73.1		5.60	5.14		1.45	1.43		5	
7/5/2014	16:39	Cloudy	Middle	3.0	22.80	22.80	22.85	8.23	8.23	8.24	33.37	33.37	33.38	61.0	61.6	61.2	4.31	4.35	4.33	2.70	2.64	2.62	7	6.50
	16:41		Middle	3.0	22.90	22.90		8.25	8.25		33.38	33.38		61.4	60.9		4.34	4.30		2.58	2.55		6	
10/5/2014	9:51	Cloudy	Middle	3.0	23.70	23.70	23.70	8.04	8.04	8.06	32.76	32.76	32.72	53.6	54.0	54.2	3.77	3.79	3.81	2.04	2.07	2.08	6	5.50
	9:53		Middle	3.0	23.70	23.70		8.07	8.07		32.67	32.67		55.4	53.8		3.89	3.77		2.09	2.11		5	
12/5/2014	10:11	Cloudy	Middle	3.0	23.90	23.90	23.90	8.10	8.10	8.10	29.59	29.58	29.58	56.0	54.1	54.0	3.99	3.85	3.85	3.31	3.31	3.31	4	4.00
	10:13		Middle	3.0	23.90	23.90		8.10	8.10		29.57	29.57		53.0	53.0		3.77	3.77		3.31	3.30		4	
14/5/2014	10:34	Cloudy	Middle	3.0	25.00	25.00	25.00	7.78	7.78	7.79	30.14	30.14	30.14	63.3	60.0	61.0	4.49	4.18	4.29	3.36	3.35	3.36	5	5.50
	10:36		Middle	3.0	25.00	25.00		7.79	7.79		30.14	30.14		60.0	60.7		4.21	4.28		3.36	3.36		6	<u> </u>
16/5/2014	14:30	Fine	Middle	2.5	25.80	25.80	25.78	8.22	8.21	8.22	29.62	25.11	27.41	65.7	64.3	65.1	4.56	4.58	4.58	3.80	3.80	3.81	4	4.00
	14:32		Middle	2.5	25.80	25.70		8.22	8.22		25.76	29.13		65.2	65.2		4.63	4.54		3.80	3.82		4	
19/5/2014	15:44	Fine	Middle	2.5	25.90	25.90	25.90	8.30	8.30	8.30	28.31	28.31	28.31	72.7	72.0	71.6	5.03	4.98	4.95	1.00	1.01	1.01	2	2.00
	15:46		Middle	2.5	25.90	25.90		8.30	8.30		28.31	28.31		70.3	71.3		4.86	4.92		1.00	1.01		2	
21/5/2014	17:14	Fine	Middle	3.0	25.90	25.90	25.95	8.29	8.29	8.29	27.97	27.97	27.97	61.1	60.2	60.8	4.24	4.17	4.21	0.22	0.21	0.21	<2	<2
	17:16		Middle	3.0	26.00	26.00		8.28	8.28		27.97	27.97		60.1	61.8		4.16	4.28		0.20	0.20		<2	<u> </u>
23/5/2014	-	Cloudy	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	-		Middle	-	-	-		-	-		-	-		-	-		-	-		-	-		-	<b></b>
26/5/2014	11:00	Fine	Middle	3.0	26.90	26.90	26.90	8.22	8.22	8.23	29.24	29.24	29.20	67.2	65.9	66.2	4.56	4.47	4.49	0.81	0.71	0.72	4	3.00
	11:02		Middle	3.0	26.90	26.90		8.23	8.23		29.15	29.16		65.6	65.9		4.46	4.47		0.68	0.66		2	

Double underline denotes exceedance over Limit Level.


Due to sealing of sampling point at water quality monitoring station P3, P4 and P5 during ebb tide 23 May 2014, water quality monitoring at P3, P4 and P5 during ebb tide were cancelled.





# Water Monitoring Result at RW21-P789 - Sun Hung Kai Centre Mid-Ebb Tide


Date	Time	Weater	Samplin	g Depth	Wat	ter Temp	perature		pН			Salini	ty	C	O Satu	ation		DO			Turbid NTL			ded Solids
		Condition	r	n	Va	°C ilue	Average	Va	- lue	Average	Va	ppt lue	Average	Va	% alue	Average	Va	mg/L lue	Average	Va	alue	Average	m Value	g/L Average
28/4/2014	12:00	Fine	Middle	3.5	24.50	24.50	24.55	8.11	8.11	8.11	35.73	35.73	35.73	79.6	79.6	79.1	5.40	5.40	5.37	2.70	2.68	2.68	5	4.50
20/ 1/2011	12:02	1 110	Middle	3.5	24.60	24.60	21.00	8.11	8.11	0.11	35.72	35.72	00.10	78.8	78.2		5.36	5.31	0.01	2.67	2.67	2.00	4	
30/4/2014	14:20	Fine	Middle	3.5	24.10	24.10	24.15	8.17	8.17	8.16	35.58	35.58	35.61	80.3	80.2	79.6	5.50	5.50	5.45	6.14	6.18	6.18	7	6.00
	14:22		Middle	3.5	24.20	24.20		8.15	8.15		35.63	35.63		79.0	78.9		5.41	5.40		6.19	6.20		5	
2/5/2014	14:20	Fine	Middle	3.5	25.00	25.00	25.10	8.14	8.14	8.15	32.56	32.56	32.57	90.5	88.3	89.5	6.20	6.05	6.13	2.64	2.74	2.70	4	4.00
	14:22		Middle	3.5	25.20	25.20		8.16	8.16		32.58	32.58		88.9	90.3		6.09	6.19		2.74	2.67		4	
5/5/2014	14:05	Fine	Middle	3.5	23.90	23.90	23.90	8.20	8.20	8.21	32.44	32.44	32.43	86.6	87.6	87.3	6.07	6.14	6.12	3.37	3.36	3.35	5	4.50
	14:07		Middle	3.5	23.90	23.90		8.21	8.21		32.41	32.41		87.8	87.3		6.15	6.12		3.34	3.32	1	4	
7/5/2014	15:17	Cloudy	Middle	3.5	22.80	22.80	22.80	8.27	8.27	8.28	32.89	32.89	32.90	82.7	83.3	84.0	5.89	5.93	5.98	4.08	4.09	4.09	5	5.50
	15:19		Middle	3.5	22.80	22.80		8.28	8.28		32.90	32.90		84.6	85.4		6.02	6.08		4.09	4.09		6	<u> </u>
10/5/2014	9:10	Cloudy	Middle	3.5	23.40	23.40	23.40	8.24	8.24	8.24	30.51	30.51	30.51	82.6	82.3	82.3	5.90	5.88	5.88	1.41	1.43	1.42	7	6.50
	9:12		Middle	3.5	23.40	23.40		8.24	8.24		30.51	30.51		82.4	82.0		5.88	5.86		1.43	1.42		6	
12/5/2014	11:10	Cloudy	Middle	3.5	24.40	24.40	24.45	8.15	8.15	8.15	28.84	28.84	28.84	82.5	82.2	82.5	5.84	5.82	5.83	2.58	2.59	2.59	4	4.00
	11:12		Middle	3.5	24.50	24.50		8.15	8.15		28.84	28.84		82.7	82.5		5.85	5.79		2.59	2.59		4	<u> </u>
14/5/2014	11:10 11:12	Cloudy	Middle	3.5 3.5	25.60	25.60 25.80	25.70	8.21	8.21 8.20	8.21	30.01 30.00	30.01 30.00	30.01	80.3 80.4	80.4 79.9	80.3	5.52 5.53	5.54 5.50	5.52	4.95 5.06	5.05 5.07	5.03	4 5	4.50
	11:12		Middle	3.5	25.80 26.20	25.80		8.20 8.15	8.15		29.90	29.90		81.0	81.0		5.53	5.50		3.03	3.03		3	+
16/5/2014	11:37	Fine	Middle	3.5	26.50	26.50	26.35	8.16	8.16	8.16	29.82	29.82	29.86	82.4	80.9	81.3	5.61	5.56	5.59	3.07	3.03	3.05	4	3.50
	13:57		Middle	3.5	26.80	26.80		8.20	8.20		28.45	28.45		86.1	87.1		5.86	5.90		1.99	1.98		5	
19/5/2014	13:59	Fine	Middle	3.5	27.00	27.00	26.90	8.21	8.21	8.21	28.45	28.45	28.45	88.3	89.0	87.6	6.00	6.05	5.95	1.98	1.99	1.99	4	4.50
	16:13		Middle	3.5	26.40	26.40		8.23	8.23		27.83	27.83		78.5	79.8		5.41	5.49		1.81	1.80		<2	
21/5/2014	16:15	Fine	Middle	3.5	26.50	26.50	26.45	8.24	8.24	8.24	27.83	27.83	27.83	80.5	81.2	80.0	5.53	5.58	5.50	1.80	1.79	1.80	<2	<2
	9:10		Middle	3.5	26.00	26.00		8.24	8.24		27.11	27.11		82.0	82.9		5.71	5.77		2.36	2.39		<2	+
23/5/2014	9:12	Cloudy	Middle	3.5	26.10	26.10	26.05	8.23	8.23	8.24	27.12	27.12	27.12	83.2	83.6	82.9	5.79	5.82	5.77	2.42	2.46	2.41	<2	<2
	11:00		Middle	3.5	27.40	27.40		8.27	8.27		29.08	29.08		92.0	92.2		6.18	6.21		2.03	2.01		3	
26/5/2014	11:02	Fine	Middle	3.5	27.50	27.50	27.45	8.28	8.28	8.28	29.07	29.07	29.08	92.4	91.1	91.9	6.21	6.12	6.18	2.00	1.98	2.01	2	2.50





Date	Time	Weater	Samplin	g Depth	Wat		erature		pН			Salini	ty	D	O Satur	ation		DO			Turbid		Suspend	
		Condition	r	n	Va	°C lue	Average	Va	- lue	Average	Va	ppt lue	Average	Va	% Ilue	Average	Va	mg/L lue	Average	Va	ilue	Average	mı Value	g/L Average
20/4/2014	11:40	Fine	Middle	3.0	25.00	25.00	05.40	8.12	8.12	8.11	33.65	33.65	22.60	80.1	80.5	79.3	5.46	5.48	5.40	2.59	2.53	2.58	6	5.50
28/4/2014	11:42	Fine	Middle	3.0	25.20	25.20	25.10	8.10	8.10	0.11	33.73	33.73	33.69	77.7	78.7	79.3	5.29	5.36	5.40	2.58	2.62	2.56	5	5.50
30/4/2014	13:50	Fine	Middle	3.0	24.50	24.50	24.60	8.21	8.21	8.20	34.82	34.82	34.82	83.9	83.8	83.5	5.72	5.72	5.70	3.98	3.99	4.07	9	9.00
30/4/2014	13:52	Fine	Middle	3.0	24.70	24.70	24.00	8.19	8.19	8.20	34.82	34.82	34.62	83.2	83.1	63.5	5.68	5.67	5.70	4.16	4.16	4.07	9	9.00
2/5/2014	14:00	Fine	Middle	3.0	25.40	25.40	25.55	8.21	8.21	8.25	32.42	32.42	32.39	95.9	95.4	95.4	6.53	6.49	6.49	6.56	6.44	6.48	7	6.00
2/3/2014	14:02	TINE	Middle	3.0	25.70	25.70	23.35	8.29	8.29	0.25	32.36	32.36	32.35	94.8	95.3	33.4	6.45	6.48	0.45	6.42	6.49	0.40	5	0.00
5/5/2014	13:45	Fine	Middle	3.0	24.00	24.00	24.05	8.18	8.18	8.18	32.62	32.62	32.63	81.0	80.5	80.4	5.65	5.61	5.61	3.65	3.56	3.60	5	5.50
3/3/2014	13:47	Tine	Middle	3.0	24.10	24.10	24.03	8.18	8.18	0.10	32.63	32.63	32.05	80.0	80.1	00.4	5.58	5.58	5.01	3.56	3.64	3.00	6	5.50
7/5/2014	14:55	Cloudy	Middle	3.5	22.90	22.90	22.85	8.29	8.29	8.31	32.80	32.80	32.77	78.6	79.3	79.1	5.61	5.66	5.64	5.24	5.23	5.23	8	8.00
113/2014	14:57	Cloudy	Middle	3.5	22.80	22.80	22.05	8.32	8.32	0.01	32.73	32.73	52.11	78.8	79.6	79.1	5.62	5.67	5.04	5.22	5.21	5.25	8	0.00
10/5/2014	8:55	Cloudy	Middle	3.0	23.50	23.50	23.50	8.23	8.23	8.23	31.70	31.70	31.71	94.7	94.6	94.4	6.71	6.69	6.68	3.74	3.73	3.75	3	3.50
10/0/2014	8:57	Cloudy	Middle	3.0	23.50	23.50	20.00	8.23	8.23	0.20	31.71	31.71	01.71	94.3	93.9	54.4	6.68	6.65	0.00	3.73	3.79	0.70	4	0.00
12/5/2014	10:45	Cloudy	Middle	3.5	24.60	24.60	24.65	8.17	8.17	8.21	28.85	28.85	28.84	88.0	87.5	87.8	6.21	6.17	6.19	4.47	4.56	4.61	4	3.50
12012011	10:47	cicady	Middle	3.5	24.70	24.70	21.00	8.25	8.25	0.21	28.83	28.83	20.01	87.6	88.0	01.0	6.18	6.20	0.10	4.70	4.70		3	0.00
14/5/2014	10:45	Cloudy	Middle	3.0	25.70	25.70	25.90	8.17	8.17	8.17	29.79	29.79	29.79	84.6	85.2	84.6	5.80	5.84	5.79	3.90	3.88	3.94	6	6.00
14/0/2014	10:47	Cloudy	Middle	3.0	26.10	26.10	20.00	8.17	8.17	0.17	29.79	29.79	20.10	84.6	84.1	04.0	5.75	5.76	0.70	3.97	3.99	0.04	6	0.00
16/5/2014	11:15	Fine	Middle	3.5	26.40	26.40	26.50	8.12	8.12	8.14	28.48	28.48	28.48	88.3	87.5	87.0	6.04	5.99	5.96	3.77	3.74	3.75	4	3.50
10/0/2011	11:17	1 110	Middle	3.5	26.60	26.60	20.00	8.15	8.15	0.11	28.47	28.47	20.10	86.4	85.7	01.0	5.92	5.87	0.00	3.76	3.71	0.70	3	0.00
19/5/2014	13:40	Fine	Middle	3.5	27.70	27.70	27.85	8.26	8.26	8.25	27.78	27.78	27.78	94.7	96.4	95.0	6.37	6.42	6.36	1.40	1.45	1.45	2	2.00
	13:42		Middle	3.5	28.00	28.00		8.24	8.24		27.78	27.78		94.7	94.0		6.35	6.31		1.43	1.51		2	
21/5/2014	15:55	Fine	Middle	3.0	27.50	27.50	27.55	8.23	8.23	8.23	26.87	26.87	26.87	86.4	88.9	88.7	5.87	6.04	6.03	1.82	1.88	1.82	<2	<2
	15:57		Middle	3.0	27.60	27.60	27.00	8.23	8.23	0.20	26.87	26.87	20.01	89.9	89.7		6.10	6.09	0.00	1.79	1.79		<2	
23/5/2014	8:45	Cloudy	Middle	3.0	26.40	26.40	26.45	8.35	8.35	8.40	26.69	26.69	26.42	91.8	91.6	91.9	6.36	6.34	6.37	1.93	1.97	1.94	<2	<2
	8:47	0.000	Middle	3.0	26.50	26.50	20.10	8.44	8.44	0.10	26.15	26.15	20.12	91.9	92.2	00	6.36	6.40	0.01	1.93	1.93		<2	-
26/5/2014	10:35	Fine	Middle	3.0	27.50	27.50	27.60	8.28	8.28	8.28	28.08	28.08	28.08	96.7	96.6	96.0	6.52	6.51	6.47	1.73	1.71	1.71	3	3.50
	10:37		Middle	3.0	27.70	27.70		8.28	8.28		28.08	28.08		95.4	95.4		6.43	6.43		1.70	1.68		4	



Graphic Presentation of Water Quality Result of WSD9 - Tai Wan













Graphic Presentation of Water Quality Result of WSD17 - Quarry Bay










Graphic Presentation of Water Quality Result of WSD19 - Sheung Wan












am


Graphic Presentation of Water Quality Result of P1 - HKCEC Phase I










Graphic Presentation of Water Quality Result of P3 - APA









Graphic Presentation of Water Quality Result of P5 - WCT / RT / IT










am














Graphic Presentation of Water Quality Result of RW21-P789 - GEC/CRC/SHK










#### Graphic Presentation of Water Quality Result of C7 - Windsor House

am







### Water Monitoring Result at C6 - Excelsior Hotel Mid-Flood Tide

	Mid-Flo																		
Date	Time	Weater Condition	Samplin	ig Depth	Wat	ter Temp °C	perature		pН			Salinit ppt	ty	D	O Satur %	ation		DO mg/L	
		Condition	r	n	Va	ilue	Average	Va	- lue	Average	Va	lue	Average	Va	lue	Average	Va	lue	Average
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
28/4/2014	16:58	Fine	Middle	1.5	24.30	24.30	24.3	8.06	8.06	8.1	30.42	30.42	30.4	69.5	69.4	69.5	4.75	4.74	4.75
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
30/4/2014	19:49	Cloudy	Middle	1.5	24.10	24.10	24.1	8.17	8.17	8.2	34.27	34.27	34.3	76.6	77.0	76.8	5.29	5.32	5.31
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2/5/2014	20:05	Cloudy	Middle	1.0	24.60	24.50	24.6	7.74	7.74	7.7	34.56	34.57	34.6	77.1	79.2	78.2	5.27	5.43	5.35
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
5/5/2014	10:35	Fine	Middle	1.5	24.20	24.20	24.2	8.21	8.21	8.2	30.45	30.45	30.5	88.9	87.1	88.0	6.26	6.13	6.20
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7/5/2014	5:41	Cloudy	Middle	1.5	22.10	22.10	22.1	8.05	8.05	8.1	29.89	29.90	29.9	59.4	59.8	59.6	4.36	4.39	4.38
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
10/5/2014	20:23	Cloudy	Middle	1.0	24.30	24.20	24.3	7.72	7.72	7.7	31.59	31.60	31.6	79.8	78.5	79.2	5.47	5.40	5.44
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
12/5/2014	15:25	Fine	Middle	1.5	24.90	24.90	24.9	8.14	8.14	8.1	27.39	27.39	27.4	77.2	75.5	76.4	5.41	5.33	5.37
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
14/5/2014	19:14	Cloudy	Middle	1.0	27.70	27.70	27.7	8.09	8.09	8.1	30.95	30.95	31.0	75.4	74.4	74.9	5.01	4.93	4.97
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
16/5/2014	20:23	Cloudy	Middle	1.0	27.60	27.60	27.6	8.06	8.06	8.1	26.42	26.42	26.4	77.1	74.9	76.0	5.25	5.09	5.17
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
19/5/2014	10:20	Fine	Middle	1.5	26.00	26.00	26.0	8.13	8.13	8.1	27.71	27.71	27.7	74.3	74.1	74.2	5.15	5.13	5.14
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
21/5/2014	12:10	Cloudy	Middle	1.5	25.70	25.70	25.7	8.31	8.31	8.3	25.68	25.68	25.7	79.0	78.2	78.6	5.57	5.51	5.54
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
23/5/2014	14:00	Cloudy	Middle	1.5	25.60	25.60	25.6	8.23	8.23	8.2	25.12	25.12	25.1	84.6	83.3	84.0	5.99	5.90	5.95
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
26/5/2014	15:15	Fine	Middle	1.5	28.10	28.10	28.1	8.23	8.23	8.2	27.21	27.21	27.2	95.4	95.8	95.6	6.39	6.40	6.40
			Bottom	-	-	-	-	-	_	_	-	-		-	-	_	-	-	-

Remarks:

### Water Monitoring Result at C7 - Windsor House Mid-Flood Tide

<table-container></table-container>		-	ood Tide																	
Norma         Norma <t< th=""><th>Date</th><th>Time</th><th></th><th>Samplin</th><th>ng Depth</th><th>Wat</th><th></th><th>perature</th><th></th><th>pН</th><th></th><th></th><th></th><th>ty</th><th>D</th><th></th><th>ation</th><th></th><th></th><th></th></t<>	Date	Time		Samplin	ng Depth	Wat		perature		pН				ty	D		ation			
	Date		Condition	r	n	Va		Average	Va	- lue	Average	Va	ppt lue	Average	Va		Average	Va		Average
ind		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Image         Image <t< td=""><td>28/4/2014</td><td>17:08</td><td>Fine</td><td>Middle</td><td>1.5</td><td>24.20</td><td>24.20</td><td>24.2</td><td>8.05</td><td>8.05</td><td>8.1</td><td>34.61</td><td>34.61</td><td>34.6</td><td>50.5</td><td>50.5</td><td>50.5</td><td>3.47</td><td>3.51</td><td>3.49</td></t<>	28/4/2014	17:08	Fine	Middle	1.5	24.20	24.20	24.2	8.05	8.05	8.1	34.61	34.61	34.6	50.5	50.5	50.5	3.47	3.51	3.49
<table-container></table-container>		-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Image         Image <t< td=""><td></td><td>-</td><td></td><td>Surface</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td></t<>		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	30/4/2014	19:40	Cloudy	Middle	1.5	24.20	24.20	24.2	8.04	8.04	8.0	34.70	34.70	34.7	69.6	70.3	70.0	4.79	4.84	4.82
<table-container>          104<td></td><td>-</td><td></td><td>Bottom</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td></table-container>		-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Image         Image <t< td=""><td></td><td>-</td><td></td><td>Surface</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td></t<>		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
N         N	2/5/2014	19:55	Cloudy	Middle	1.0	24.60	24.60	24.6	7.92	7.92	7.9	34.63	34.63	34.6	66.3	67.9	67.1	4.53	4.64	4.59
<table-container>           9900         140         900         1.0         0.0</table-container>		-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
indical         <		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1         1         2         3         1	5/5/2014	10:40	Fine	Middle	1.5	24.10	24.10	24.1	8.19	8.19	8.2	30.76	30.76	30.8	65.1	64.6	64.9	4.58	4.55	4.57
1630         1644         1.5         2.0         2.0         2.0         8.0         8.0         8.0         9.0<		-	1	Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
image         image <t< td=""><td></td><td>-</td><td></td><td>Surface</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td></t<>		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1         2         5	7/5/2014	5:32	Cloudy	Middle	1.5	22.00	22.00	22.0	8.03	8.03	8.0	34.68	34.57	34.6	72.8	74.2	73.5	5.20	5.30	5.25
1050         1040 <th< td=""><td></td><td>-</td><td></td><td>Bottom</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td></th<>		-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Image with transport of transport		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
10         10	10/5/2014	20:15	Cloudy	Middle	1.0	24.10	24.10	24.1	7.77	7.77	7.8	31.36	31.36	31.4	61.1	61.4	61.3	4.40	4.42	4.41
19:52014         16:3         Free         Made         1.5         2.4 o         2.4 o         3.1 o         3.2 o         3.0 o         3		-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1         1		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1         1         2         3         1	12/5/2014	15:35	Fine	Middle	1.5	24.80	24.80	24.8	8.17	8.17	8.2	26.07	26.07	26.1	73.1	73.4	73.3	5.19	5.24	5.22
14/5/2014         10:00         Cloudy         Midel         1.0         27.40         27.40         27.40         7.70         7.70         7.80         28.52         28.52         28.51         58.1         58.6         58.4         3.02 <td></td> <td>-</td> <td></td> <td>Bottom</td> <td>-</td>		-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Image: state in the state in therest and the state in there the state in the state int		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1         2         Surface         1 </td <td>14/5/2014</td> <td>19:06</td> <td>Cloudy</td> <td>Middle</td> <td>1.0</td> <td>27.40</td> <td>27.40</td> <td>27.4</td> <td>7.79</td> <td>7.79</td> <td>7.8</td> <td>28.52</td> <td>28.52</td> <td>28.5</td> <td>58.1</td> <td>58.6</td> <td>58.4</td> <td>3.92</td> <td>3.95</td> <td>3.94</td>	14/5/2014	19:06	Cloudy	Middle	1.0	27.40	27.40	27.4	7.79	7.79	7.8	28.52	28.52	28.5	58.1	58.6	58.4	3.92	3.95	3.94
18/5/2014         2010         Mide         1.0         27.80         27.80         27.80         27.80         28.00 <t< td=""><td></td><td>-</td><td></td><td>Bottom</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td></t<>		-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Image with transformation of transformatio		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	16/5/2014	20:12	Cloudy	Middle	1.0	27.80	27.80	27.8	8.00	8.00	8.0	26.30	26.30	26.3	58.6	60.7	59.7	3.98	4.13	4.06
19/5/2014         Fine         Midel         1.5         26.00 <t< td=""><td></td><td>-</td><td></td><td>Bottom</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td></t<>		-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
$ \begin{array}{c c c c c c c c c c c c c c c c c c c $		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	19/5/2014	10:25	Fine	Middle	1.5	26.00	26.00	26.0	8.13	8.13	8.1	26.90	26.90	26.9	54.8	55.8	55.3	3.81	3.88	3.85
$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$		-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1         Surface         - </td <td>21/5/2014</td> <td>12:15</td> <td>Cloudy</td> <td>Middle</td> <td>1.5</td> <td>25.00</td> <td>26.00</td> <td>25.5</td> <td>8.19</td> <td>8.19</td> <td>8.2</td> <td>24.43</td> <td>24.43</td> <td>24.4</td> <td>52.1</td> <td>52.4</td> <td>52.3</td> <td>3.65</td> <td>3.70</td> <td>3.68</td>	21/5/2014	12:15	Cloudy	Middle	1.5	25.00	26.00	25.5	8.19	8.19	8.2	24.43	24.43	24.4	52.1	52.4	52.3	3.65	3.70	3.68
23/5/2014         14:10         Cloudy         Middle         1.5         25.70         25.70         25.70         8.22         8.22         8.22         8.22         23.27         23.27         23.30         58.6         59.3         59.0         4.19         4.24         4.22		-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Image: state		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
A         Surface         A </td <td>23/5/2014</td> <td>14:10</td> <td>Cloudy</td> <td>Middle</td> <td>1.5</td> <td>25.70</td> <td>25.70</td> <td>25.7</td> <td>8.22</td> <td>8.22</td> <td>8.2</td> <td>23.27</td> <td>23.27</td> <td>23.3</td> <td>58.6</td> <td>59.3</td> <td>59.0</td> <td>4.19</td> <td>4.24</td> <td>4.22</td>	23/5/2014	14:10	Cloudy	Middle	1.5	25.70	25.70	25.7	8.22	8.22	8.2	23.27	23.27	23.3	58.6	59.3	59.0	4.19	4.24	4.22
26/5/2014       Time       Middle       1.5       28.10       <		-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
- Bottom	26/5/2014	15:25	Fine	Middle	1.5	28.10	28.10	28.1	8.25	8.25	8.3	26.85	26.85	26.9	85.5	83.1	84.3	5.73	5.70	5.72
		-	1	Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Remarks:



	MIG-FI	ood Tide																	
Date	Time	Weater	Samplin	ng Depth	Wat		perature		pН			Salinit	ty	D	O Satur	ation		DO	
Dale		Condition	r	n	Va	°C lue	Average	Va	- lue	Average	Va	ppt lue	Average	Va	% lue	Average	Va	mg/L lue	Average
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
28/4/2014	16:47	Fine	Middle	1.5	23.70	23.70	23.7	8.11	8.11	8.1	34.02	34.02	34.0	80.5	80.6	80.6	5.60	5.61	5.61
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
30/4/2014	21:10	Cloudy	Middle	1.5	24.10	24.10	24.1	8.20	8.20	8.2	26.11	26.11	26.1	17.3	17.8	17.6	1.26	1.29	<u>1.28</u>
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2/5/2014	21:00	Cloudy	Middle	1.5	24.60	24.60	24.6	8.17	8.17	8.2	21.96	21.96	22.0	16.1	16.7	16.4	1.18	1.23	<u>1.21</u>
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
5/5/2014	10:27	Fine	Middle	1.5	24.00	24.00	24.0	8.19	8.19	8.2	31.83	31.83	31.8	88.9	89.8	89.4	6.24	6.30	6.27
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7/5/2014	6:25	Cloudy	Middle	1.5	22.50	22.50	22.5	8.03	8.03	8.0	27.15	27.15	27.2	46.6	47.6	47.1	3.40	3.52	3.46
	-	-	Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
10/5/2014	19:55	Cloudy	Middle	1.0	24.30	24.30	24.3	8.19	8.18	8.2	21.19	21.19	21.2	59.1	59.3	59.2	4.41	4.42	4.42
	-		Bottom	_	_	_	_	_	_	-	_	_	-	_	_	-	_	-	_
	-		Surface	_	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
12/5/2014	15:17	Fine	Middle	1.5	25.00	25.00	25.0	8.13	8.13	8.1	28.12	28.12	28.1	65.1	62.2	63.7	4.58	4.38	4.48
	_	-	Bottom	_	-	_	-	-	-	-	_	_	-	-	_	-	_	_	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
14/5/2014	20:09	Cloudy	Middle	1.5	27.50	27.50	27.5	8.17	8.17	8.2	20.13	20.13	20.1	47.8	47.9	47.9	3.42	3.45	3.44
1002011	-	olouuy	Bottom		-	-		-	-	-	-	-		-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
16/5/2014	21:15	Cloudy	Middle	1.5	27.50	27.50	27.5	8.22	8.22	8.2	17.19	17.19	17.2	68.0	67.4	67.7	4.94	4.86	4.90
10/0/2014	-	oloudy	Bottom	-	-	-	-	-	-	-	-	-	-	-		-			4.30
	10:10		Surface	1.0	26.00	26.00	26.0	8.11	8.11	8.1	25.59	25.59	25.6	83.0	82.7	82.9	5.83	5.79	5.81
19/5/2014	10.10	Fine	Middle	2.0	20.00	20.00	20.0	0.11	0.11	0.1	20.00	20.00	20.0	00.0	02.7	02.5	5.05	5.15	5.01
13/3/2014	- 10:12	1 ine			- 25.90	- 25.90	25.9	- 8.11	8.11	- 8.1	- 26.40	- 26.40	26.4	- 86.0	- 85.9	- 86.0	6.02	6.01	6.02
	1		Bottom	3.0															
21/5/2014	-	Cloudy	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
21/5/2014	12:02	Cloudy	Middle	1.5	25.60	25.60	25.6	8.24	8.24	8.2	22.13	22.13	22.1	70.6	70.8	70.7	5.41	5.42	5.42
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
00/5/00	-	<u> </u>	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
23/5/2014	13:52	Cloudy	Middle	1.5	25.70	25.70	25.7	8.25	8.25	8.3	24.31	24.31	24.3	83.6	83.9	83.8	5.96	5.97	5.97
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
26/5/2014	15:07	Fine	Middle	1.5	27.80	27.80	27.8	8.35	8.35	8.4	22.23	22.23	22.2	91.9	91.1	91.5	6.39	6.33	6.36
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Double underline denotes exceedance over Limit Level.



Date	Time	Weater Condition	Samplin	ng Depth	Wat	er Temp °C	perature		pH -			Salinit ppt	ty	D	O Satur %	ation		DO mg/L	
		Condition	r	n	Va	lue	Average	Va	lue	Average	Va	lue	Average	Va	lue	Average	Va	lue	Average
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
28/4/2014	16:45	Fine	Middle	1.5	23.80	23.80	23.8	8.14	8.14	8.1	34.39	34.39	34.4	70.2	70.7	70.5	4.85	4.88	4.87
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
30/4/2014	21:06	Cloudy	Middle	1.5	24.20	24.20	24.2	7.94	7.94	7.9	25.94	25.94	25.9	15.4	15.7	15.6	1.11	1.14	<u>1.13</u>
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2/5/2014	21:07	Cloudy	Middle	1.5	24.70	24.70	24.7	8.00	8.00	8.0	21.48	21.49	21.5	16.9	18.4	17.7	1.24	1.35	<u>1.30</u>
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
5/5/2014	10:25	Fine	Middle	1.5	24.30	24.30	24.3	8.20	8.20	8.2	31.86	31.86	31.9	80.7	81.0	80.9	5.63	5.65	5.64
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7/5/2014	6:33	Cloudy	Middle	1.5	22.50	22.50	22.5	7.99	8.00	8.0	26.34	26.37	26.4	48.8	49.1	49.0	3.63	3.65	3.64
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
10/5/2014	20:01	Cloudy	Middle	1.0	24.40	24.40	24.4	8.11	8.11	8.1	20.89	20.89	20.9	60.8	61.2	61.0	4.54	4.57	4.56
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
12/5/2014	15:15	Fine	Middle	1.5	24.60	24.60	24.6	8.15	8.15	8.2	28.37	28.37	28.4	76.8	76.1	76.5	5.43	5.37	5.40
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
14/5/2014	20:14	Cloudy	Middle	1.5	27.00	27.00	27.0	8.07	8.07	8.1	20.49	20.51	20.5	51.9	53.0	52.5	3.68	3.76	3.72
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
16/5/2014	21:21	Cloudy	Middle	1.5	27.50	27.50	27.5	8.18	8.18	8.2	17.05	17.05	17.1	63.0	65.0	64.0	4.50	4.66	4.58
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	10:05		Surface	1.0	26.20	26.20	26.2	8.18	8.18	8.2	25.80	25.80	25.8	70.8	70.9	70.9	4.93	4.95	4.94
19/5/2014	-	Fine	Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	10:07		Bottom	3.0	25.90	25.90	25.9	8.14	8.14	8.1	26.65	26.65	26.7	77.3	76.2	76.8	5.40	5.33	5.37
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
21/5/2014	12:00	Cloudy	Middle	1.5	25.60	25.60	25.6	8.21	8.21	8.2	25.54	25.54	25.5	77.4	77.9	77.7	5.56	6.03	5.80
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
23/5/2014	13:50	Cloudy	Middle	1.5	25.80	25.80	25.8	8.33	8.33	8.3	21.26	21.26	21.3	86.3	87.0	86.7	6.23	6.28	6.26
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
26/5/2014	15:05	Fine	Middle	1.5	28.10	28.10	28.1	8.33	8.33	8.3	25.20	25.20	25.2	100.0	99.7	99.9	6.72	6.74	6.73
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
																			-

	-		-	-	-	٩
	а.					
r		8				

### Water Monitoring Result at C6 - Excelsior Hotel Mid-Ebb Tide

		DD IIde																	
Date	Time	Weater Condition	Samplin	ig Depth	Wat	er Temp °C	perature		pH -			Salini ppt	ty	D	O Satur %	ation		DO mg/L	
		Condition	r	n	Va	lue	Average	Va	lue	Average	Va	lue	Average	Va	ilue	Average	Va	lue	Average
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
28/4/2014	12:24	Fine	Middle	2	23.90	23.90	23.9	8.05	8.05	8.1	34.66	34.66	34.7	67.2	67.1	67.2	4.64	4.68	4.66
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
30/4/2014	14:48	Fine	Middle	2	24.00	24.00	24.0	8.10	8.10	8.1	34.90	34.90	34.9	75.6	74.2	74.9	5.21	5.11	5.16
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2/5/2014	14:50	Fine	Middle	2	24.20	24.20	24.2	8.01	8.01	8.0	31.73	31.73	31.7	86.1	85.4	85.8	6.01	5.95	5.98
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
5/5/2014	14:33	Fine	Middle	2	23.60	23.60	23.6	8.17	8.17	8.2	31.32	31.32	31.3	85.5	83.7	84.6	6.05	5.92	5.99
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7/5/2014	15:45	Cloudy	Middle	2	23.00	23.00	23.0	8.18	8.18	8.2	32.27	32.27	32.3	79.2	78.1	78.7	5.65	5.57	5.61
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
10/5/2014	9:30	Cloudy	Middle	2	23.70	23.70	23.7	8.19	8.19	8.2	29.92	29.92	29.9	78.5	76.5	77.5	5.39	5.45	5.42
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
12/5/2014	11:40	Cloudy	Middle	2	24.70	24.70	24.7	8.08	8.08	8.1	29.65	29.65	29.7	81.6	80.8	81.2	5.71	5.68	5.70
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
14/5/2014	12:15	Cloudy	Middle	2	25.20	25.20	25.2	8.11	8.11	8.1	28.36	28.36	28.4	80.2	81.7	81.0	5.61	6.71	6.16
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
16/5/2014	14:15	Fine	Middle	2	25.60	25.60	25.6	8.11	8.11	8.1	28.28	28.28	28.3	85.9	84.9	85.4	5.98	5.90	5.94
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
19/5/2014	14:20	Fine	Middle	2	26.30	26.30	26.3	8.18	8.18	8.2	27.92	27.92	27.9	82.1	81.2	81.7	5.65	5.58	5.62
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
21/5/2014	16:35	Fine	Middle	2	26.40	26.40	26.4	8.21	8.21	8.2	25.80	25.80	25.8	65.0	64.8	64.9	4.52	4.51	4.52
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
23/5/2014	9:25	Cloudy	Middle	2	25.90	25.90	25.9	8.13	8.13	8.1	24.84	24.84	24.8	50.0	47.8	48.9	3.53	3.38	3.46
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
26/5/2014	11:25	Fine	Middle	2	27.10	27.10	27.1	8.23	8.23	8.2	26.95	26.95	27.0	78.2	78.9	78.6	5.34	5.39	5.37
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-



Water Monitoring Result at Ex-WPCWA SW - South-western corners of ex-Public Cargo Works Area Mid-Ebb Tide

		ob lide																	
Date	Time	Weater Condition	Samplin	ig Depth	Wat	er Temp °C	perature		pH -			Salini	ty	D	O Satur %	ation		DO mg/L	
		Condition	r	n	Va	lue	Average	Va	lue	Average	Va	ppt lue	Average	Va	alue	Average	Va	lue	Average
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
28/4/2014	12:17	Fine	Middle	1.5	24.00	24.00	24.0	8.03	8.03	8.0	34.40	34.40	34.4	81.8	81.6	81.7	5.67	5.65	5.66
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
30/4/2014	14:42	Fine	Middle	1.5	23.50	23.50	23.5	8.12	8.12	8.1	34.33	34.33	34.3	72.0	72.6	72.3	5.02	5.06	5.04
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2/5/2014	14:37	Fine	Middle	1.5	24.40	24.40	24.4	8.18	8.18	8.2	25.65	25.65	25.7	75.6	75.4	75.5	5.46	5.44	5.45
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
5/5/2014	14:22	Fine	Middle	1.5	23.50	23.50	23.5	8.22	8.22	8.2	29.17	29.17	29.2	73.9	73.1	73.5	5.31	5.25	5.28
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7/5/2014	15:32	Cloudy	Middle	1.5	22.90	22.90	22.9	8.17	8.17	8.2	31.22	31.22	31.2	77.4	79.6	78.5	5.65	5.70	5.68
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
10/5/2014	9:27	Cloudy	Middle	1.5	23.50	23.50	23.5	8.23	8.23	8.2	27.97	27.97	28.0	87.8	87.0	87.4	6.34	6.29	6.32
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
12/5/2014	11:27	Cloudy	Middle	1.5	24.10	24.10	24.1	8.11	8.11	8.1	28.51	28.51	28.5	85.1	85.7	85.4	6.06	6.11	6.09
	_		Bottom	-	-	-	-	-	-	-	-	_	-	-	_	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
14/5/2014	11:32	Cloudy	Middle	1.5	24.80	24.80	24.8	8.17	8.17	8.2	26.71	26.71	26.7	77.8	79.0	78.4	5.54	5.61	5.58
		,	Bottom	-					_	_				-	-		-	-	-
	-		Surface	_	-	-	_	_	_	_		-		_	-		-		-
16/5/2014	14:07	Fine	Middle	1.5	25.70	25.70	25.7	8.08	8.08	8.1	26.56	26.56	26.6	85.7	85.7	85.7	6.00	6.01	6.01
10/0/2014	-	T IIIC	Bottom	-	-	-	-	-	-	-	-	-	-	-	-	00.7	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-		-	-	-
19/5/2014	- 14:17	Fine	Middle		- 27.00	- 27.00	27.0	- 8.16	- 8.16	8.2	- 27.74	- 27.74	27.7	- 85.5	84.8	85.2	-	- 5.82	5.86
10/0/2014	-	1110	Bottom	1.5	-	- 27.00	- 27.0	8.16	-	- 8.2	-	-	-	- 65.5	- 84.8	- 85.2	5.89	5.82	5.80
04/5/0044	-	<b>-</b>	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
21/5/2014	16:32	Fine	Middle	1.5	25.90	25.90	25.9	8.22	8.22	8.2	25.45	25.45	25.5	72.6	72.8	72.7	5.11	5.13	5.12
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
23/5/2014	9:17	Cloudy	Middle	1.5	25.80	25.80	25.8	8.23	8.23	8.2	25.14	25.14	25.1	80.3	80.2	80.3	6.28	6.27	6.28
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
26/5/2014	11:12	Fine	Middle	1.5	27.00	27.00	27.0	8.26	8.26	8.3	26.58	26.58	26.6	90.9	90.0	90.5	6.25	6.19	6.22
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Water Monitoring Result at C7 - Windsor House Mid-Ebb Tide

1         2			b lide																	
Image         Image <t< td=""><td>Date</td><td>Time</td><td></td><td>Samplin</td><td>g Depth</td><td>Wat</td><td></td><td>perature</td><td></td><td>pН</td><td></td><td></td><td></td><td>ty</td><td>D</td><td></td><td>ation</td><td></td><td></td><td></td></t<>	Date	Time		Samplin	g Depth	Wat		perature		pН				ty	D		ation			
<table-container>       120      120      140      1<!--</td--><td></td><td></td><td>Condition</td><td>r</td><td>n</td><td>Va</td><td></td><td>Average</td><td>Va</td><td>- lue</td><td>Average</td><td>Va</td><td>lue ppi</td><td>Average</td><td>Va</td><td></td><td>Average</td><td>Va</td><td></td><td>Average</td></table-container>			Condition	r	n	Va		Average	Va	- lue	Average	Va	lue ppi	Average	Va		Average	Va		Average
image      ima      image      image <th< td=""><td></td><td>-</td><td></td><td>Surface</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td></th<>		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1         1        1        <	28/4/2014	12:30	Fine	Middle	2	24.00	24.00	24.0	8.04	8.04	8.0	32.54	32.54	32.5	63.9	64.4	64.2	4.47	4.50	4.49
<table-container>           147         124         124         124         120     &lt;</table-container>		-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
indical         <		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1         1	30/4/2014	14:57	Fine	Middle	2	24.00	24.00	24.0	8.12	8.12	8.1	34.03	34.03	34.0	62.6	63.2	62.9	4.41	4.49	4.45
<table-container>           14:5<td></td><td>-</td><td></td><td>Bottom</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td></table-container>		-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
image         image <t< td=""><td></td><td>-</td><td></td><td>Surface</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td></t<>		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
144         145         145         144         145         144         145         144         145         144         145         144         145         144         145         144         145 <td>2/5/2014</td> <td>14:55</td> <td>Fine</td> <td>Middle</td> <td>2</td> <td>24.10</td> <td>24.10</td> <td>24.1</td> <td>8.06</td> <td>8.06</td> <td>8.1</td> <td>31.99</td> <td>31.99</td> <td>32.0</td> <td>72.3</td> <td>73.2</td> <td>72.8</td> <td>5.04</td> <td>5.10</td> <td>5.07</td>	2/5/2014	14:55	Fine	Middle	2	24.10	24.10	24.1	8.06	8.06	8.1	31.99	31.99	32.0	72.3	73.2	72.8	5.04	5.10	5.07
<table-container>          1640         1740         1640         2         2         2         2         5         <th< td=""><td></td><td>-</td><td></td><td>Bottom</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td></th<></table-container>		-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
image         image <t< td=""><td></td><td>-</td><td></td><td>Surface</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td></t<>		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1         5 <	5/5/2014	14:40	Fine	Middle	2	23.60	23.60	23.6	8.15	8.15	8.2	31.09	31.09	31.1	74.7	73.0	73.9	5.25	5.14	5.20
<table-container>          1650         1040         104         12         120<!--</td--><td></td><td>-</td><td></td><td>Bottom</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td></table-container>		-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
<table-container>          image         <!--</td--><td></td><td>-</td><td></td><td>Surface</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td></table-container>		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1000         1000 <t< td=""><td>7/5/2014</td><td>15:50</td><td>Cloudy</td><td>Middle</td><td>2</td><td>22.90</td><td>22.90</td><td>22.9</td><td>8.19</td><td>8.19</td><td>8.2</td><td>31.99</td><td>31.99</td><td>32.0</td><td>61.7</td><td>61.8</td><td>61.8</td><td>4.41</td><td>4.42</td><td>4.42</td></t<>	7/5/2014	15:50	Cloudy	Middle	2	22.90	22.90	22.9	8.19	8.19	8.2	31.99	31.99	32.0	61.7	61.8	61.8	4.41	4.42	4.42
<table-container>          10:00         10:00         10:00         10:00         2:0        2:0         2:0         <th< td=""><td></td><td>-</td><td></td><td>Bottom</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td></th<></table-container>		-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
indical         <		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1         1         5         1	10/5/2014	10:05	Cloudy	Middle	2	23.70	23.70	23.7	8.19	8.19	8.2	29.77	29.77	29.8	59.3	59.4	59.4	4.23	4.23	4.23
11:50         Line         Line <thline< th="">         Line         Line         <!--</td--><td></td><td>-</td><td></td><td>Bottom</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td></thline<>		-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Image: state in the state in therest and the state in there the state in the state in		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Image: state	12/5/2014	11:50	Cloudy	Middle	2	24.50	24.50	24.5	8.19	8.19	8.2	24.75	24.75	24.8	69.8	69.2	69.5	5.04	5.01	5.03
14/5014         10.0		-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Image with transform of transform		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	14/5/2014	12:30	Cloudy	Middle	2	25.30	25.30	25.3	8.13	8.13	8.1	28.25	28.25	28.3	59.1	59.8	59.5	4.14	4.18	4.16
16/5/2014         1 <th1< td=""><td></td><td>-</td><td></td><td>Bottom</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td></th1<>		-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
$ \begin{array}{c c c c c c c c c c c c c c c c c c c $		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1         5	16/5/2014	14:45	Fine	Middle	2	25.70	25.70	25.7	8.15	8.15	8.2	27.06	27.06	27.1	62.8	62.9	62.9	4.40	4.40	4.40
19/5/2014         Fine         Midle         2         6.0         2.6.4         8.16         8.16         8.2         26.8         26.9         5.4.2         5.7.5         5.5.9         3.7.4         3.9.3         3.8.4           19/5/2014         1.2         Fine         Midle         2         26.40         26.4         8.16         8.2         26.80         26.90         54.2         57.5         55.9         3.7.4         3.9.3         3.8.4           10         1.2         Bottom         1.2         1.2         1.2         1.2         1.2         57.5         55.9         3.7.4         3.9.3         3.8.4           21/5/2014         1.2         Surface         1.2 <td></td> <td>-</td> <td></td> <td>Bottom</td> <td>-</td>		-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
$ \begin{array}{c c c c c c c c c c c c c c c c c c c $		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	19/5/2014	14:25	Fine	Middle	2	26.40	26.40	26.4	8.16	8.16	8.2	26.86	26.86	26.9	54.2	57.5	55.9	3.74	3.93	3.84
16:45         Fine         Midel         2         26.40         26.40         26.40         26.40         8.19         8.20         26.50         26.60         26.20         53.80         53.70         53.70         3.73         3.73           21/5/2014         16:45         Prime         Midel         2         26.40         26.40         8.19         8.19         8.20         26.60         26.20         53.80         53.70         3.73         3.73           23/5/2014         Prime         Prime         1.00		-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
$ \begin{array}{c c c c c c c c c c c c c c c c c c c $		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
23/5/2014         9:35         Cloudy         Surface         - <td>21/5/2014</td> <td>16:45</td> <td>Fine</td> <td>Middle</td> <td>2</td> <td>26.40</td> <td>26.40</td> <td>26.4</td> <td>8.19</td> <td>8.19</td> <td>8.2</td> <td>25.65</td> <td>26.65</td> <td>26.2</td> <td>53.8</td> <td>53.5</td> <td>53.7</td> <td>3.73</td> <td>3.73</td> <td>3.73</td>	21/5/2014	16:45	Fine	Middle	2	26.40	26.40	26.4	8.19	8.19	8.2	25.65	26.65	26.2	53.8	53.5	53.7	3.73	3.73	3.73
23/5/2014         9:35         Cloudy         Middle         2         26:00         26:00         26:00         8:20         8:20         8:21         24:71         24:71         24:70         61:00         61:10         61:10         4:30         4:33         4:33           -		-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Image: Constraint of the second se		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	23/5/2014	9:35	Cloudy	Middle	2	26.00	26.00	26.0	8.20	8.20	8.2	24.71	24.71	24.7	61.0	61.2	61.1	4.30	4.33	4.32
Surface         - </td <td></td> <td>-</td> <td></td> <td>Bottom</td> <td>-</td>		-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
		-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
26/5/2014 11:30 Fine Middle 2 27.20 27.20 27.2 8.21 8.21 8.2 27.31 27.31 27.3 70.5 72.2 71.4 4.80 4.91 4.86	26/5/2014	11:30	Fine	Middle	2	27.20	27.20	27.2	8.21	8.21	8.2	27.31	27.31	27.3	70.5	72.2	71.4	4.80	4.91	4.86
Bottom		-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Remarks:

Single underline denotes exceedance over Action Level.

Double underline denotes exceedance over Limit Level.




### Water Monitoring Result at Ex-WPCWA SE - South-eastern corners of ex-Public Cargo Works Area Mid-Ebb Tide

		ob lide																	
Date	Time	Weater Condition	Samplin	ig Depth	Wat	er Temp °C	perature	-	pH -		-	Salinit ppt	ty	D	O Satur %	ation	-	DO mg/L	
		Condition		n	Va	lue	Average	Va	lue	Average	Va	lue	Average	Va	lue	Average	Va	lue	Average
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
28/4/2014	12:15	Fine	Middle	1.5	24.30	24.30	24.3	8.12	8.12	8.1	30.03	30.03	30.0	66.8	66.9	66.9	4.70	4.71	4.71
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
30/4/2014	14:40	Fine	Middle	1.5	23.70	23.70	23.7	8.15	8.15	8.2	34.17	34.17	34.2	62.2	63.6	62.9	4.34	4.42	4.38
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2/5/2014	14:35	Fine	Middle	1.5	24.60	24.60	24.6	8.14	8.14	8.1	31.16	31.16	31.2	82.3	82.2	82.3	5.72	5.71	5.72
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
5/5/2014	14:20	Fine	Middle	1.5	23.50	23.50	23.5	8.22	8.22	8.2	31.35	31.35	31.4	77.5	77.8	77.7	5.50	5.52	5.51
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7/5/2014	15:30	Cloudy	Middle	1.5	22.90	22.90	22.9	8.35	8.35	8.4	23.40	23.40	23.4	59.3	56.9	58.1	4.46	4.28	4.37
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
10/5/2014	9:25	Cloudy	Middle	1.5	23.50	23.50	23.5	8.26	8.26	8.3	27.99	27.99	28.0	80.9	80.5	80.7	5.84	5.81	5.83
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
12/5/2014	11:25	Cloudy	Middle	1.5	24.40	24.40	24.4	8.18	8.18	8.2	24.94	24.94	24.9	75.1	76.1	75.6	5.44	5.50	5.47
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
14/5/2014	11:30	Cloudy	Middle	1.5	25.10	25.10	25.1	8.22	8.22	8.2	26.22	26.22	26.2	70.3	70.3	70.3	4.98	4.98	4.98
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
16/5/2014	14:05	Fine	Middle	1.5	26.20	26.20	26.2	8.31	8.31	8.3	21.90	21.90	21.9	70.0	68.8	69.4	4.94	4.89	4.92
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
19/5/2014	14:15	Fine	Middle	1.5	26.80	26.80	26.8	8.17	8.17	8.2	27.88	27.88	27.9	76.7	75.2	76.0	5.24	5.20	5.22
	-		Bottom	-				-	-	-	-	-		-	-	-	-	-	-
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
21/5/2014	16:30	Fine	Middle	1.5	26.10	26.10	26.1	8.27	8.27	8.3	23.77	23.77	23.8	68.7	69.2	69.0	4.86	4.90	4.88
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-		- 09.0	4.00	-	4.00
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
23/5/2014	- 9:15	Cloudy	Middle	- 1.5	- 25.60	- 25.60	25.6	8.53	8.53	8.5	- 26.16	- 26.16	26.2	84.7	- 83.8	84.3	- 5.96	- 5.89	5.93
2010/2014		Cioudy			-	-	- 25.0		0.55	0.0 -		- 20.10	- 20.2		- 03.0	- 04.3		5.69	5.95
	-		Bottom	-				-			-			-			-		
2015/2014	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
26/5/2014	11:10	Fine	Middle	1.5	27.10	27.10	27.1	8.28	8.28	8.3	27.60	27.60	27.6	85.2	85.4	85.3	5.82	5.84	5.83
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-


Remarks: Single underline denotes exceedance over Action Level.

Double underline denotes exceedance over Limit Level.







Graphic Presentation of Enhanced Water Monitoring Results (DO) at C6 - Excelsior Hotel









#### Graphic Presentation of Enhanced Water Monitoring Results (DO) at C7 - Windsor House






### Graphic Presentation of Enhanced Water Monitoring Results (DO) at Ex-WPCWA SW - South-western corners of ex-Public Cargo Works Area








### Graphic Presentation of Enhanced Water Monitoring Results (DO) at Ex-WPCWA SE - South-eastern corners of ex-Public Cargo Works Area







Appendix 5.5

Real-time Noise Monitoring Results and Graphical Presentations

Real-time Noise Data	RTN2a (Hong Kong Electric Cent	re)			
Normal Day 07:00-19:00	3/5/2014 12:01 64.9	9/5/2014 18:31 64.4	15/5/2014 13:01 71.7	21/5/2014 7:31 69.3	26/5/2014 14:01 69.8
	3/5/2014 12:31 67.0	10/5/2014 7:01 66.2	15/5/2014 13:31 72.5	21/5/2014 8:01 72.1	26/5/2014 14:31 70.6
	3/5/2014 13:01 67.9	10/5/2014 7:31 64.5	15/5/2014 14:01 73.4	21/5/2014 8:31 72.5	26/5/2014 15:01 71.8
28/4/2014 7:01 66.6	3/5/2014 13:31 68.9	10/5/2014 8:01 69.1	15/5/2014 14:31 72.2	21/5/2014 9:01 71.9	26/5/2014 15:31 71.7
28/4/2014 7:31 67.1	3/5/2014 14:01 70.7	10/5/2014 8:31 69.6	15/5/2014 15:01 71.4	21/5/2014 9:31 72.3	26/5/2014 16:01 70.5
28/4/2014 8:01 70.0	3/5/2014 14:31 70.4	10/5/2014 9:01 70.3	15/5/2014 15:31 72.5 15/5/2014 16:01 74.3	21/5/2014 10:01 72.5	26/5/2014 16:31 70.8
28/4/2014 8:31 71.3	3/5/2014 15:01 71.7	10/5/2014 9:31 71.1	15/5/2014 16:31 73.3	21/5/2014 10:31 73.4	26/5/2014 17:01 72.1
28/4/2014 9:01 70.8	3/5/2014 15:31 70.5	10/5/2014 10:01 71.2		21/5/2014 11:01 71.1	26/5/2014 17:31 70.2
28/4/2014 9:31 69.2	3/5/2014 16:01 72.2	10/5/2014 10:31 71.3	15/5/2014 17:01 71.9	21/5/2014 11:31 66.1	26/5/2014 18:01 69.7
28/4/2014 10:01 70.9	3/5/2014 16:31 72.5	10/5/2014 11:01 70.6	15/5/2014 17:31 70.1	21/5/2014 12:01 66.4	26/5/2014 18:31 64.1
28/4/2014 10:31 71.9	3/5/2014 17:01 71.5	10/5/2014 11:31 69.5	15/5/2014 18:01 69.5	21/5/2014 12:31 72.2	27/5/2014 7:01 65.2
28/4/2014 11:01 70.8	3/5/2014 17:31 66.6	10/5/2014 12:01 68.6	15/5/2014 18:31 61.9	21/5/2014 13:01 71.3	27/5/2014 7:31 65.5
28/4/2014 11:31 70.4	3/5/2014 18:01 64.2	10/5/2014 12:31 67.9	16/5/2014 7:01 66.5	21/5/2014 13:31 71.2	27/5/2014 8:01 69.7
28/4/2014 12:01 69.5	3/5/2014 18:31 66.9	10/5/2014 13:01 75.1	16/5/2014 7:31 65.7	21/5/2014 14:01 70.8	27/5/2014 8:31 70.7
28/4/2014 12:31 69.8	5/5/2014 7:01 59.1	10/5/2014 13:31 71.5	16/5/2014 8:01 67.9	21/5/2014 14:31 70.8	27/5/2014 9:01 70.9
28/4/2014 13:01 69.9	5/5/2014 7:31 67.2	10/5/2014 14:01 70.7	16/5/2014 8:31 69.0	21/5/2014 15:01 71.4	27/5/2014 9:31 73.6
28/4/2014 13:31 71.2	5/5/2014 8:01 70.1	10/5/2014 14:31 71.4	16/5/2014 9:01 70.1	21/5/2014 15:31 71.3	27/5/2014 10:01 72.4
28/4/2014 14:01 70.1	5/5/2014 8:31 72.2	10/5/2014 15:01 72.0	16/5/2014 9:31 70.1	21/5/2014 16:01 67.9	27/5/2014 10:31 72.7
28/4/2014 14:31 71.4	5/5/2014 9:01 72.3 5/5/2014 9:31 70.5	10/5/2014 15:31 71.9	16/5/2014 10:01 69.3	21/5/2014 16:31 70.2	27/5/2014 11:01 71.9
28/4/2014 15:01 70.4	5/5/2014 10:01 73.6	10/5/2014 16:01 71.7	16/5/2014 10:31 70.6	21/5/2014 17:01 70.3	27/5/2014 11:31 68.8
28/4/2014 15:31 70.4		10/5/2014 16:31 72.5	16/5/2014 11:01 71.3	21/5/2014 17:31 69.8	27/5/2014 12:01 65.9
28/4/2014 16:01 70.0	5/5/2014 10:31 72.8	10/5/2014 17:01 72.7	16/5/2014 11:31 70.4	21/5/2014 18:01 69.6	27/5/2014 12:31 66.1
28/4/2014 16:31 71.8	5/5/2014 11:01 72.2	10/5/2014 17:31 72.0	16/5/2014 12:01 68.2	21/5/2014 18:31 57.0	27/5/2014 13:01 68.5
28/4/2014 17:01 72.2	5/5/2014 11:31 68.9	10/5/2014 18:01 71.1	16/5/2014 12:31 69.7	22/5/2014 7:01 66.0	27/5/2014 13:31 67.7
28/4/2014 17:31 71.6	5/5/2014 12:01 69.1	10/5/2014 18:31 55.3	16/5/2014 13:01 70.4	22/5/2014 7:31 66.2	27/5/2014 14:01 68.7
28/4/2014 18:01 69.5	5/5/2014 12:31 70.2	12/5/2014 7:01 66.5	16/5/2014 13:31 70.4	22/5/2014 8:01 69.2	27/5/2014 14:31 68.4
28/4/2014 18:31 53.1	5/5/2014 13:01 71.9	12/5/2014 7:31 65.8	16/5/2014 14:01 73.0	22/5/2014 8:31 71.9	27/5/2014 15:01 69.8
29/4/2014 7:01 56.1	5/5/2014 13:31 72.3	12/5/2014 8:01 69.9	16/5/2014 14:31 73.2	22/5/2014 9:01 72.0	27/5/2014 15:31 69.1
29/4/2014 7:31 69.2	5/5/2014 14:01 70.0	12/5/2014 8:31 69.9	16/5/2014 15:01 72.8	22/5/2014 9:31 70.9	27/5/2014 16:01 71.5
29/4/2014 8:01 71.0	5/5/2014 14:31 70.9	12/5/2014 9:01 69.4	16/5/2014 15:31 73.3	22/5/2014 10:01 70.9	27/5/2014 16:31 71.0
29/4/2014 8:31 71.6	5/5/2014 15:01 71.1	12/5/2014 9:31 70.5	16/5/2014 16:01 73.5	22/5/2014 10:31 70.7	27/5/2014 17:01 68.7
29/4/2014 9:01 71.8	5/5/2014 15:31 71.7	12/5/2014 10:01 71.3	16/5/2014 16:31 73.0	22/5/2014 11:01 70.0	27/5/2014 17:31 65.9
29/4/2014 9:31 72.8	5/5/2014 16:01 72.5	12/5/2014 10:31 71.6	16/5/2014 17:01 70.7	22/5/2014 11:31 70.8	27/5/2014 18:01 67.5
29/4/2014 10:01 72.5	5/5/2014 16:31 70.7	12/5/2014 11:01 71.8	16/5/2014 17:31 71.6	22/5/2014 12:01 71.3	27/5/2014 18:31 67.2
29/4/2014 10:31 70.8	5/5/2014 17:01 68.3	12/5/2014 11:31 69.6	16/5/2014 18:01 68.9	22/5/2014 12:31 70.1	Normal Day 19:00-23:00.
29/4/2014 11:01 70.0	5/5/2014 17:31 69.7	12/5/2014 12:01 64.7	16/5/2014 18:31 65.8	22/5/2014 13:01 70.3	
29/4/2014 11:31 70.9	5/5/2014 18:01 70.2	12/5/2014 12:31 64.5	17/5/2014 7:01 65.7	22/5/2014 13:31 72.1	Sunday & Holiday
29/4/2014 12:01 69.0	5/5/2014 18:31 64.7	12/5/2014 13:01 67.8	17/5/2014 7:31 65.3	22/5/2014 14:01 72.1	07:00-23:00
29/4/2014 12:31 70.8	7/5/2014 7:01 67.0	12/5/2014 13:31 70.4	17/5/2014 8:01 68.0	22/5/2014 14:31 71.4	
29/4/2014 13:01 72.0	7/5/2014 7:31 68.3	12/5/2014 14:01 71.5	17/5/2014 8:31 67.6	22/5/2014 15:01 72.3	28/4/2014 19:01 62.5
29/4/2014 13:31 72.3	7/5/2014 8:01 71.9	12/5/2014 14:31 71.4	17/5/2014 9:01 69.5	22/5/2014 15:31 71.6	28/4/2014 19:06 62.1
29/4/2014 14:01 71.8	7/5/2014 8:31 73.4	12/5/2014 15:01 71.4	17/5/2014 9:31 70.0	22/5/2014 16:01 71.4	28/4/2014 19:11 61.5
29/4/2014 14:31 70.8	7/5/2014 9:01 72.9	12/5/2014 15:31 70.6	17/5/2014 10:01 69.9	22/5/2014 16:31 72.1	28/4/2014 19:16 62.0
29/4/2014 15:01 70.3	7/5/2014 9:31 73.1	12/5/2014 16:01 69.7	17/5/2014 10:31 71.2	22/5/2014 17:01 72.2	28/4/2014 19:21 62.3
29/4/2014 15:31 70.3	7/5/2014 10:01 72.4	12/5/2014 16:31 69.9	17/5/2014 11:01 70.1	22/5/2014 17:31 71.4	28/4/2014 19:26 63.2
29/4/2014 16:01 72.0	7/5/2014 10:31 71.5	12/5/2014 17:01 70.5	17/5/2014 11:31 66.7	22/5/2014 18:01 68.6	28/4/2014 19:31 63.5
29/4/2014 16:31 72.5	7/5/2014 11:01 70.9	12/5/2014 17:31 69.6	17/5/2014 12:01 66.0	22/5/2014 18:31 66.6	28/4/2014 19:36 63.5
29/4/2014 17:01 72.2	7/5/2014 11:31 68.8	12/5/2014 18:01 66.2	17/5/2014 12:31 68.3	23/5/2014 7:01 65.9	28/4/2014 19:41 63.5
29/4/2014 17:31 68.8	7/5/2014 12:01 66.3	12/5/2014 18:31 65.4	17/5/2014 13:01 71.2	23/5/2014 7:31 68.1	28/4/2014 19:46 63.3
29/4/2014 18:01 69.0	7/5/2014 12:31 66.6	13/5/2014 7:01 66.9	17/5/2014 13:31 72.2	23/5/2014 8:01 72.3	28/4/2014 19:51 63.7
29/4/2014 18:31 60.7	7/5/2014 13:01 69.2	13/5/2014 7:31 65.3	17/5/2014 14:01 72.0	23/5/2014 8:31 72.8	28/4/2014 19:56 63.8
30/4/2014 7:01 66.8	7/5/2014 13:31 71.1	13/5/2014 8:01 68.5	17/5/2014 14:31 71.5	23/5/2014 9:01 71.5	28/4/2014 20:01 63.6
30/4/2014 7:31 69.7	7/5/2014 14:01 71.4	13/5/2014 8:31 70.6	17/5/2014 15:01 70.5	23/5/2014 9:31 70.9	28/4/2014 20:06 63.4
30/4/2014 8:01 70.8	7/5/2014 14:31 71.1	13/5/2014 9:01 72.0	17/5/2014 15:31 69.9	23/5/2014 10:01 72.3	28/4/2014 20:11 63.8
30/4/2014 8:31 71.0	7/5/2014 15:01 70.8	13/5/2014 9:31 72.5	17/5/2014 16:01 69.6	23/5/2014 10:31 72.5	28/4/2014 20:16 63.3
30/4/2014 9:01 70.3	7/5/2014 15:31 69.7	13/5/2014 10:01 71.7	17/5/2014 16:31 68.5	23/5/2014 11:01 71.0	28/4/2014 20:21 64.0
30/4/2014 9:31 72.7	7/5/2014 16:01 70.1	13/5/2014 10:31 71.7	17/5/2014 17:01 69.7	23/5/2014 11:31 72.3	28/4/2014 20:26 63.3
30/4/2014 10:01 70.5	7/5/2014 16:31 71.7	13/5/2014 11:01 72.1	17/5/2014 17:31 69.0	23/5/2014 12:01 71.1	28/4/2014 20:31 62.9
30/4/2014 10:31 71.2	7/5/2014 17:01 70.8	13/5/2014 11:31 71.5	17/5/2014 18:01 64.4	23/5/2014 12:31 73.1 23/5/2014 13:01 71.0	28/4/2014 20:36 62.9
30/4/2014 11:31 70.2	7/5/2014 17:31 68.8 7/5/2014 18:01 67.3	13/5/2014 12:01 68.5 13/5/2014 12:31 70.0	17/5/2014 18:31 65.3 19/5/2014 7:01 66.2	23/5/2014 13:31 69.4	28/4/2014 20:46 62.3
30/4/2014 12:01 69.8	7/5/2014 18:31 61.3	13/5/2014 13:01 68.8	19/5/2014 7:31 67.7	23/5/2014 14:01 71.0	28/4/2014 20:51 62.6
30/4/2014 12:31 70.3	8/5/2014 7:01 66.9	13/5/2014 13:31 69.9	19/5/2014 8:01 69.5	23/5/2014 14:31 71.0	28/4/2014 20:56 62.6
30/4/2014 13:01 70.3	8/5/2014 7:31 68.7	13/5/2014 14:01 69.7	19/5/2014 8:31 70.2	23/5/2014 15:01 70.8	28/4/2014 21:01 62.7
30/4/2014 13:31 69.9	8/5/2014 8:01 69.8	13/5/2014 14:31 70.4	19/5/2014 9:01 70.5	23/5/2014 15:31 70.5	28/4/2014 21:06 62.1
30/4/2014 14:01 70.7	8/5/2014 8:31 69.9	13/5/2014 15:01 70.2	19/5/2014 9:31 70.0	23/5/2014 16:01 73.4	28/4/2014 21:11 62.7
30/4/2014 14:31 69.6	8/5/2014 9:01 71.9	13/5/2014 15:31 69.9	19/5/2014 10:01 71.0	23/5/2014 16:31 73.8	28/4/2014 21:16 61.9
30/4/2014 15:01 70.0	8/5/2014 9:31 72.1	13/5/2014 16:01 68.6	19/5/2014 10:31 70.5	23/5/2014 17:01 73.2	28/4/2014 21:21 62.2
30/4/2014 15:31 71.5	8/5/2014 10:01 72.7	13/5/2014 16:31 69.0	19/5/2014 11:01 71.0	23/5/2014 17:31 72.7	28/4/2014 21:26 63.9
30/4/2014 16:01 71.7	8/5/2014 10:31 72.1	13/5/2014 17:01 68.8	19/5/2014 11:31 68.5	23/5/2014 18:01 71.9	28/4/2014 21:31 62.1
30/4/2014 16:31 70.4	8/5/2014 11:01 70.5	13/5/2014 17:31 69.5	19/5/2014 12:01 66.0	23/5/2014 18:31 66.5	28/4/2014 21:36 62.6
30/4/2014 17:01 69.9	8/5/2014 11:31 68.4	13/5/2014 18:01 68.0	19/5/2014 12:31 66.0	24/5/2014 7:01 65.1	28/4/2014 21:41 63.1
30/4/2014 17:31 68.0	8/5/2014 12:01 69.5	13/5/2014 18:31 66.5	19/5/2014 13:01 69.7	24/5/2014 7:31 69.1	28/4/2014 21:46 61.6
30/4/2014 18:01 65.6	8/5/2014 12:31 70.4	14/5/2014 7:01 66.0	19/5/2014 13:31 69.0	24/5/2014 8:01 71.1	28/4/2014 21:51 61.8
30/4/2014 18:31 65.6	8/5/2014 13:01 72.0	14/5/2014 7:31 66.1	19/5/2014 14:01 69.8	24/5/2014 8:31 72.3	28/4/2014 21:56 61.3
2/5/2014 7:01 66.4	8/5/2014 13:31 71.0	14/5/2014 8:01 68.9	19/5/2014 14:31 68.9	24/5/2014 9:01 72.5	28/4/2014 22:01 62.6
2/5/2014 7:31 66.8	8/5/2014 14:01 72.3	14/5/2014 8:31 70.1	19/5/2014 15:01 69.6	24/5/2014 9:31 70.2	28/4/2014 22:06 62.1
2/5/2014 8:01 69.9	8/5/2014 14:31 72.5	14/5/2014 9:01 69.0	19/5/2014 15:31 68.7	24/5/2014 10:01 68.5	28/4/2014 22:11 62.3
2/5/2014 8:31 71.3	8/5/2014 15:01 72.7	14/5/2014 9:31 70.4	19/5/2014 16:01 69.2	24/5/2014 10:31 67.9	28/4/2014 22:16 61.9
2/5/2014 9:01 71.7	8/5/2014 15:31 72.2	14/5/2014 10:01 69.7	19/5/2014 16:31 69.4	24/5/2014 11:01 69.3	28/4/2014 22:21 63.0
2/5/2014 9:31 70.7	8/5/2014 16:01 72.4	14/5/2014 10:31 69.8	19/5/2014 17:01 69.5	24/5/2014 11:31 67.3	28/4/2014 22:26 63.0
2/5/2014 10:01 70.1	8/5/2014 16:31 72.8	14/5/2014 11:01 68.9	19/5/2014 17:31 69.5	24/5/2014 12:01 64.6	28/4/2014 22:31 61.6
2/5/2014 10:31 72.2	8/5/2014 17:01 69.6	14/5/2014 11:31 66.7	19/5/2014 18:01 67.7	24/5/2014 12:31 68.4	28/4/2014 22:36 62.4
2/5/2014 11:01 72.2	8/5/2014 17:31 67.8	14/5/2014 12:01 68.7	19/5/2014 18:31 40.3	24/5/2014 13:01 70.5	28/4/2014 22:41 61.7
2/5/2014 11:31 70.8	8/5/2014 18:01 69.8	14/5/2014 12:31 68.5	20/5/2014 7:01 66.1	24/5/2014 13:31 71.5	28/4/2014 22:46 61.1
2/5/2014 12:01 70.9	8/5/2014 18:31 65.7	14/5/2014 13:01 69.1	20/5/2014 7:31 67.0	24/5/2014 14:01 69.9	28/4/2014 22:51 61.7
2/5/2014 12:31 69.8	9/5/2014 7:01 67.0	14/5/2014 13:31 69.8	20/5/2014 8:01 70.4	24/5/2014 14:31 70.5	28/4/2014 22:56 61.8
2/5/2014 13:01 70.5	9/5/2014 7:31 64.8	14/5/2014 14:01 69.2	20/5/2014 8:31 71.5	24/5/2014 15:01 72.0	29/4/2014 19:01 63.1
2/5/2014 13:31 71.5	9/5/2014 8:01 66.0	14/5/2014 14:31 70.2	20/5/2014 9:01 72.1	24/5/2014 15:31 72.2	29/4/2014 19:06 62.9
2/5/2014 14:01 72.4	9/5/2014 8:31 70.5	14/5/2014 15:01 69.9	20/5/2014 9:31 70.7	24/5/2014 16:01 72.5	29/4/2014 19:11 62.7
2/5/2014 14:31 73.7	9/5/2014 9:01 72.3	14/5/2014 15:31 69.4	20/5/2014 10:01 70.8	24/5/2014 16:31 72.0	29/4/2014 19:16 62.9
2/5/2014 15:01 71.6	9/5/2014 9:31 72.4	14/5/2014 16:01 70.9	20/5/2014 10:31 73.0	24/5/2014 17:01 70.4	29/4/2014 19:21 63.2
2/5/2014 15:31 69.6	9/5/2014 10:01 71.2	14/5/2014 16:31 72.4	20/5/2014 11:01 73.4	24/5/2014 17:31 71.0	29/4/2014 19:26 63.7
2/5/2014 16:01 69.7	9/5/2014 10:31 71.7	14/5/2014 17:01 71.0	20/5/2014 11:31 73.3	24/5/2014 18:01 69.8	29/4/2014 19:31 63.5
2/5/2014 16:31 71.0	9/5/2014 11:01 71.9	14/5/2014 17:31 69.2	20/5/2014 12:01 71.3	24/5/2014 18:31 61.9	29/4/2014 19:36 63.0
2/5/2014 17:01 69.8	9/5/2014 11:31 70.7	14/5/2014 18:01 68.7	20/5/2014 12:31 71.3	26/5/2014 7:01 66.0	29/4/2014 19:41 63.4
2/5/2014 17:31 69.8	9/5/2014 12:01 70.1	14/5/2014 18:31 66.7		26/5/2014 7:31 66.1	29/4/2014 19:46 63.9
2/5/2014 18:01 69.2	9/5/2014 12:31 70.6	15/5/2014 7:01 66.5	20/5/2014 13:01 71.7 20/5/2014 13:31 71.8	26/5/2014 8:01 68.8	29/4/2014 19:51 63.9
2/5/2014 18:31 55.3	9/5/2014 13:01 72.2	15/5/2014 7:31 68.4	20/5/2014 14:01 71.8	26/5/2014 8:31 71.5	29/4/2014 19:56 63.4
3/5/2014 7:01 66.3	9/5/2014 13:31 69.1	15/5/2014 8:01 68.2	20/5/2014 14:31 72.4	26/5/2014 9:01 70.2	29/4/2014 20:01 62.5
3/5/2014 7:31 67.5	9/5/2014 14:01 68.9	15/5/2014 8:31 69.1	20/5/2014 15:01 72.9	26/5/2014 9:31 69.5 26/5/2014 10:01 69.8	29/4/2014 20:06 62.1
3/5/2014 8:01 70.4	9/5/2014 14:31 69.9	15/5/2014 9:01 69.9	20/5/2014 15:31 75.0	26/5/2014 10:31 71.3	29/4/2014 20:11 62.9
3/5/2014 8:31 71.1	9/5/2014 15:01 70.1	15/5/2014 9:31 70.0	20/5/2014 16:01 74.4		29/4/2014 20:16 62.2
3/5/2014 9:01 70.8	9/5/2014 15:31 69.2	15/5/2014 10:01 71.3	20/5/2014 16:31 71.3	26/5/2014 11:01 72.9	29/4/2014 20:21 61.9
3/5/2014 9:31 69.2	9/5/2014 16:01 71.1	15/5/2014 10:31 70.7	20/5/2014 17:01 70.9	26/5/2014 11:31 69.6	29/4/2014 20:26 62.3
3/5/2014 10:01 67.8	9/5/2014 16:31 70.5	15/5/2014 11:01 68.9	20/5/2014 17:31 71.3	26/5/2014 12:01 70.0	29/4/2014 20:31 62.1
	9/5/2014 17:01 72.4	15/5/2014 11:31 66.2	20/5/2014 18:01 69.8	26/5/2014 12:31 70.0	29/4/2014 20:36 61.7
3/5/2014 11:01 67.7	9/5/2014 17:31 71.2	15/5/2014 12:01 66.9	20/5/2014 18:31 60.4	26/5/2014 13:01 70.9	29/4/2014 20:41 61.7
3/5/2014 11:31 68.0	9/5/2014 18:01 70.2	15/5/2014 12:31 68.6	21/5/2014 7:01 58.1	26/5/2014 13:31 70.7	29/4/2014 20:46 62.1

29/4/2014 20:56 62.2	1/5/2014 9:56 64.2	1/5/2014 19:01 63.4	3/5/2014 20:06 62.6	4/5/2014 13:11 65.7	4/5/2014 22:16 63.8
29/4/2014 21:01 61.4	1/5/2014 10:01 64.0	1/5/2014 19:06 63.5	3/5/2014 20:11 67.9	4/5/2014 13:16 65.6	4/5/2014 22:21 63.5
	1/5/2014 10:06 63.8	1/5/2014 19:11 62.9	3/5/2014 20:16 62.7	4/5/2014 13:21 65.1	4/5/2014 22:26 63.8
29/4/2014 21:06 61.3	1/5/2014 10:11 64.2	1/5/2014 19:16 63.2	3/5/2014 20:21 62.4	4/5/2014 13:26 65.6	4/5/2014 22:31 64.3
29/4/2014 21:11 61.3	1/5/2014 10:16 65.0	1/5/2014 19:21 63.2	3/5/2014 20:26 61.7	4/5/2014 13:31 65.1	4/5/2014 22:36 63.5
29/4/2014 21:16 62.8	1/5/2014 10:21 63.7	1/5/2014 19:26 64.0	3/5/2014 20:31 62.2	4/5/2014 13:36 65.4	4/5/2014 22:41 63.6
29/4/2014 21:21 62.3	1/5/2014 10:26 64.3	1/5/2014 19:31 63.7	3/5/2014 20:36 61.2	4/5/2014 13:41 65.1	4/5/2014 22:46 63.4
29/4/2014 21:26 62.8	1/5/2014 10:31 64.5	1/5/2014 19:36 62.3	3/5/2014 20:41 61.7	4/5/2014 13:46 65.2	4/5/2014 22:51 62.5
29/4/2014 21:31 61.8	1/5/2014 10:36 64.3 1/5/2014 10:41 64.6	1/5/2014 19:41 64.1	3/5/2014 20:46 61.3	4/5/2014 13:51 65.8 4/5/2014 13:56 65.3	4/5/2014 22:56 62.0
29/4/2014 21:36 63.0 29/4/2014 21:41 61.6	1/5/2014 10:46 65.1	1/5/2014 19:51 62.8	3/5/2014 20:56 61.8	4/5/2014 14:01 65.9	5/5/2014 19:06 65.4
29/4/2014 21:46 62.0	1/5/2014 10:51 64.7	1/5/2014 19:56 62.8	3/5/2014 21:01 61.9	4/5/2014 14:06 65.6	5/5/2014 19:11 65.3
29/4/2014 21:51 62.9	1/5/2014 10:56 64.0	1/5/2014 20:01 63.3	3/5/2014 21:06 62.4	4/5/2014 14:11 65.6	5/5/2014 19:16 65.4
29/4/2014 21:56 62.7	1/5/2014 11:01 64.5	1/5/2014 20:06 62.7	3/5/2014 21:11 62.2	4/5/2014 14:16 65.6	5/5/2014 19:21 65.1
29/4/2014 22:01 63.0	1/5/2014 11:06 64.3	1/5/2014 20:11 62.8	3/5/2014 21:16 61.4	4/5/2014 14:21 65.4	5/5/2014 19:26 64.8
29/4/2014 22:06 63.9	1/5/2014 11:11 64.0	1/5/2014 20:16 63.0	3/5/2014 21:21 62.1	4/5/2014 14:26 65.6	5/5/2014 19:31 65.2
29/4/2014 22:11 62.6	1/5/2014 11:16 64.4	1/5/2014 20:21 62.3	3/5/2014 21:26 62.5	4/5/2014 14:31 65.9	5/5/2014 19:36 65.5
29/4/2014 22:16 63.2	1/5/2014 11:21 64.1	1/5/2014 20:26 62.6	3/5/2014 21:31 62.1	4/5/2014 14:36 66.2	5/5/2014 19:41 65.3
29/4/2014 22:21 62.7	1/5/2014 11:26 64.2	1/5/2014 20:31 63.4	3/5/2014 21:36 62.2	4/5/2014 14:41 65.3	5/5/2014 19:46 64.8
29/4/2014 22:26 62.5	1/5/2014 11:31 64.0	1/5/2014 20:36 62.4	3/5/2014 21:41 61.4	4/5/2014 14:46 64.7	5/5/2014 19:51 64.4
29/4/2014 22:31 62.8	1/5/2014 11:36 63.7	1/5/2014 20:41 62.7	3/5/2014 21:46 61.2	4/5/2014 14:51 64.9	5/5/2014 19:56 64.6
29/4/2014 22:36 62.9	1/5/2014 11:41 63.6	1/5/2014 20:46 63.4	3/5/2014 21:51 61.2	4/5/2014 14:56 65.1	5/5/2014 20:01 64.6
29/4/2014 22:41 62.9	1/5/2014 11:46 64.4	1/5/2014 20:51 62.1	3/5/2014 21:56 61.9	4/5/2014 15:01 65.1	5/5/2014 20:06 65.4
29/4/2014 22:46 62.7	1/5/2014 11:51 64.2	1/5/2014 20:56 63.2	3/5/2014 22:01 62.8	4/5/2014 15:06 65.5	5/5/2014 20:11 64.7
29/4/2014 22:51 62.9	1/5/2014 11:56 65.5	1/5/2014 21:01 62.4	3/5/2014 22:06 61.2	4/5/2014 15:11 65.3	5/5/2014 20:16 64.7
29/4/2014 22:56 62.1	1/5/2014 12:01 64.0	1/5/2014 21:06 63.4	3/5/2014 22:11 62.0	4/5/2014 15:16 65.5	5/5/2014 20:21 63.8
30/4/2014 19:01 63.5	1/5/2014 12:06 63.9	1/5/2014 21:11 63.1	3/5/2014 22:16 62.6	4/5/2014 15:21 65.3	5/5/2014 20:26 64.4
30/4/2014 19:06 63.6	1/5/2014 12:11 64.4	1/5/2014 21:16 63.1	3/5/2014 22:21 61.5	4/5/2014 15:26 65.9	5/5/2014 20:31 64.8
30/4/2014 19:11 63.9	1/5/2014 12:21 65.5	1/5/2014 21:21 62.9	3/5/2014 22:26 62.6	4/5/2014 15:31 65.7	5/5/2014 20:36 64.3
30/4/2014 19:16 63.6		1/5/2014 21:26 63.0	3/5/2014 22:31 62.2	4/5/2014 15:36 65.3	5/5/2014 20:41 63.7
30/4/2014 19:21 63.8	1/5/2014 12:26 65.4	1/5/2014 21:31 63.0	3/5/2014 22:36 61.8	4/5/2014 15:41 65.4	5/5/2014 20:46 63.5
30/4/2014 19:26 63.4	1/5/2014 12:31 64.4	1/5/2014 21:36 62.6	3/5/2014 22:41 62.2	4/5/2014 15:46 65.4	5/5/2014 20:51 63.6
30/4/2014 19:31 60.9	1/5/2014 12:36 63.9	1/5/2014 21:41 62.4	3/5/2014 22:46 61.8	4/5/2014 15:51 64.8	5/5/2014 20:56 64.0
30/4/2014 19:36 62.2	1/5/2014 12:41 64.6	1/5/2014 21:46 63.3	3/5/2014 22:51 62.1	4/5/2014 15:56 65.1	5/5/2014 21:01 63.8
30/4/2014 19:41 61.6	1/5/2014 12:46 64.6	1/5/2014 21:51 62.8	3/5/2014 22:56 61.9	4/5/2014 16:01 65.8	5/5/2014 21:06 63.6
30/4/2014 19:46 61.8	1/5/2014 12:51 64.1	1/5/2014 21:56 62.9	4/5/2014 7:01 60.0	4/5/2014 16:06 65.1	5/5/2014 21:11 64.2
30/4/2014 19:51 64.9	1/5/2014 12:56 64.3	1/5/2014 22:01 62.6	4/5/2014 7:06 61.1	4/5/2014 16:11 65.3	5/5/2014 21:16 63.8
30/4/2014 19:56 64.3	1/5/2014 13:01 63.8	1/5/2014 22:06 62.3	4/5/2014 7:11 60.5	4/5/2014 16:16 65.7	5/5/2014 21:21 64.0
30/4/2014 20:01 63.4	1/5/2014 13:06 64.1	1/5/2014 22:11 62.7	4/5/2014 7:16 62.2	4/5/2014 16:21 65.5	5/5/2014 21:26 64.0
30/4/2014 20:06 63.1	1/5/2014 13:11 64.0	1/5/2014 22:16 63.0	4/5/2014 7:21 62.7	4/5/2014 16:26 64.4	5/5/2014 21:31 63.4
30/4/2014 20:11 63.9	1/5/2014 13:16 64.7	1/5/2014 22:21 62.5	4/5/2014 7:26 63.1	4/5/2014 16:31 64.5	5/5/2014 21:36 64.4
30/4/2014 20:16 63.4	1/5/2014 13:21 64.6	1/5/2014 22:26 62.6	4/5/2014 7:31 62.3	4/5/2014 16:36 64.8	5/5/2014 21:41 63.8
30/4/2014 20:21 63.6	1/5/2014 13:26 64.7	1/5/2014 22:31 62.6	4/5/2014 7:36 62.0	4/5/2014 16:41 64.9	5/5/2014 21:46 63.6
30/4/2014 20:26 63.7	1/5/2014 13:31 64.5	1/5/2014 22:36 61.9	4/5/2014 7:41 62.3	4/5/2014 16:46 65.4	5/5/2014 21:51 63.9
30/4/2014 20:31 63.9	1/5/2014 13:36 64.4	1/5/2014 22:41 61.7	4/5/2014 7:46 62.6	4/5/2014 16:51 65.3	5/5/2014 21:56 63.9
30/4/2014 20:36 63.0	1/5/2014 13:41 64.1	1/5/2014 22:46 63.0	4/5/2014 7:51 64.6	4/5/2014 16:56 65.3	5/5/2014 22:01 63.5
30/4/2014 20:41 63.6	1/5/2014 13:46 63.4	1/5/2014 22:51 62.0	4/5/2014 7:56 62.9	4/5/2014 17:01 65.1	5/5/2014 22:06 63.2
30/4/2014 20:46 63.9	1/5/2014 13:51 64.0	1/5/2014 22:56 62.0	4/5/2014 8:01 62.6	4/5/2014 17:06 65.2	5/5/2014 22:11 63.2
30/4/2014 20:51 63.0	1/5/2014 13:56 64.2	2/5/2014 19:01 64.3	4/5/2014 8:06 62.4	4/5/2014 17:11 64.9	5/5/2014 22:16 64.1
30/4/2014 20:56 63.8	1/5/2014 14:01 64.2	2/5/2014 19:06 64.1	4/5/2014 8:11 62.6	4/5/2014 17:16 64.7	5/5/2014 22:21 63.5
30/4/2014 21:01 63.1	1/5/2014 14:06 65.6	2/5/2014 19:11 64.1	4/5/2014 8:16 62.6	4/5/2014 17:21 65.3	5/5/2014 22:26 62.7
30/4/2014 21:06 63.0	1/5/2014 14:11 63.4	2/5/2014 19:16 64.3	4/5/2014 8:21 63.2	4/5/2014 17:26 66.3	5/5/2014 22:31 63.2
30/4/2014 21:11 62.5	1/5/2014 14:16 64.6	2/5/2014 19:21 65.0	4/5/2014 8:26 63.9	4/5/2014 17:31 65.0	5/5/2014 22:36 64.3
30/4/2014 21:16 62.8	1/5/2014 14:21 64.2	2/5/2014 19:26 64.2	4/5/2014 8:31 64.5	4/5/2014 17:36 65.0	5/5/2014 22:41 63.5
30/4/2014 21:21 62.6	1/5/2014 14:26 65.0	2/5/2014 19:31 63.9	4/5/2014 8:36 63.5	4/5/2014 17:41 64.6	5/5/2014 22:46 64.1
30/4/2014 21:26 62.2	1/5/2014 14:31 65.1	2/5/2014 19:36 64.9	4/5/2014 8:41 63.3	4/5/2014 17:46 65.0	5/5/2014 22:51 63.5
30/4/2014 21:31 62.0	1/5/2014 14:36 65.2	2/5/2014 19:41 64.2	4/5/2014 8:46 63.8	4/5/2014 17:51 65.8	5/5/2014 22:56 64.0
30/4/2014 21:36 61.8	1/5/2014 14:41 64.6	2/5/2014 19:46 64.5	4/5/2014 8:51 64.2	4/5/2014 17:56 65.1	6/5/2014 7:01 59.4
30/4/2014 21:41 62.5	1/5/2014 14:46 64.2	2/5/2014 19:51 64.9	4/5/2014 8:56 64.3	4/5/2014 18:01 65.2	6/5/2014 7:06 61.2
30/4/2014 21:46 62.1	1/5/2014 14:51 63.7	2/5/2014 19:56 64.2	4/5/2014 9:01 63.9	4/5/2014 18:06 65.0	6/5/2014 7:11 61.4
30/4/2014 21:51 62.6	1/5/2014 14:56 64.7	2/5/2014 20:01 64.2	4/5/2014 9:06 64.1	4/5/2014 18:11 65.1	6/5/2014 7:16 60.3
30/4/2014 21:56 62.8	1/5/2014 15:01 64.7	2/5/2014 20:06 64.2	4/5/2014 9:11 64.2	4/5/2014 18:16 65.8	6/5/2014 7:21 61.3
30/4/2014 22:01 63.0	1/5/2014 15:06 64.4	2/5/2014 20:11 64.1	4/5/2014 9:16 64.3	4/5/2014 18:21 65.5	6/5/2014 7:26 61.1
30/4/2014 22:06 62.7	1/5/2014 15:11 64.3	2/5/2014 20:16 64.1	4/5/2014 9:21 64.6	4/5/2014 18:26 65.6	6/5/2014 7:31 61.3
30/4/2014 22:11 63.1	1/5/2014 15:16 64.0	2/5/2014 20:21 64.5	4/5/2014 9:26 64.8	4/5/2014 18:31 65.9	6/5/2014 7:36 61.0
30/4/2014 22:16 63.2 30/4/2014 22:21 63.1	1/5/2014 15:21 63.5	2/5/2014 20:26 64.6	4/5/2014 9:31 64.2	4/5/2014 18:36 64.8 4/5/2014 18:41 64.9	6/5/2014 7:41 60.7
30/4/2014 22:26 63.4	1/5/2014 15:31 65.3	2/5/2014 20:36 63.0	4/5/2014 9:41 64.3	4/5/2014 18:46 64.7	6/5/2014 7:46 61.6 6/5/2014 7:51 61.3
30/4/2014 22:31 62.9	1/5/2014 15:36 64.0	2/5/2014 20:41 63.7	4/5/2014 9:46 64.9	4/5/2014 18:51 65.6	6/5/2014 7:56 61.6
30/4/2014 22:36 62.9	1/5/2014 15:41 64.6	2/5/2014 20:46 63.1	4/5/2014 9:51 64.9	4/5/2014 18:56 64.7	6/5/2014 8:01 61.2
30/4/2014 22:41 62.7	1/5/2014 15:46 63.1	2/5/2014 20:51 63.0	4/5/2014 9:56 65.0	4/5/2014 19:01 64.5	6/5/2014 8:06 60.8
30/4/2014 22:46 62.9	1/5/2014 15:51 64.0	2/5/2014 20:56 62.5	4/5/2014 10:01 64.7	4/5/2014 19:06 64.7	6/5/2014 8:11 61.8
30/4/2014 22:51 62.1	1/5/2014 15:56 64.1	2/5/2014 21:01 62.9	4/5/2014 10:06 64.8	4/5/2014 19:11 64.9	6/5/2014 8:16 62.5
30/4/2014 22:56 62.6	1/5/2014 16:01 64.6	2/5/2014 21:06 65.5	4/5/2014 10:11 65.0	4/5/2014 19:16 64.6	6/5/2014 8:21 62.2
1/5/2014 7:01 58.5	1/5/2014 16:06 65.3	2/5/2014 21:11 62.8	4/5/2014 10:16 65.0	4/5/2014 19:21 64.3	6/5/2014 8:26 61.1
1/5/2014 7:06 60.6	1/5/2014 16:11 64.2	2/5/2014 21:16 62.9	4/5/2014 10:21 67.2	4/5/2014 19:26 63.9	6/5/2014 8:31 62.2
1/5/2014 7:11 59.9	1/5/2014 16:16 64.6	2/5/2014 21:21 63.6	4/5/2014 10:26 65.5	4/5/2014 19:31 64.2	6/5/2014 8:36 63.0
1/5/2014 7:16 60.2	1/5/2014 16:21 65.1	2/5/2014 21:26 63.7	4/5/2014 10:31 65.3	4/5/2014 19:36 64.0	6/5/2014 8:41 63.2
1/5/2014 7:21 62.8	1/5/2014 16:26 64.7	2/5/2014 21:31 63.1	4/5/2014 10:36 65.4	4/5/2014 19:41 64.0	6/5/2014 8:46 63.9
1/5/2014 7:26 60.9	1/5/2014 16:31 65.1	2/5/2014 21:36 63.1	4/5/2014 10:41 65.2	4/5/2014 19:46 64.2	6/5/2014 8:51 64.1
1/5/2014 7:31 60.0	1/5/2014 16:36 64.5	2/5/2014 21:41 63.0	4/5/2014 10:46 65.2	4/5/2014 19:51 63.6	6/5/2014 8:56 63.7
1/5/2014 7:36 61.0	1/5/2014 16:41 64.4	2/5/2014 21:46 63.3	4/5/2014 10:51 65.4	4/5/2014 19:56 64.2	6/5/2014 9:01 63.0
1/5/2014 7:41 61.7	1/5/2014 16:46 64.4	2/5/2014 21:51 63.2	4/5/2014 10:56 65.5	4/5/2014 20:01 64.5	6/5/2014 9:06 63.8
1/5/2014 7:46 61.1	1/5/2014 16:51 65.0	2/5/2014 21:56 62.9	4/5/2014 11:01 65.1	4/5/2014 20:06 64.2	6/5/2014 9:11 63.7
1/5/2014 7:51 61.6	1/5/2014 16:56 64.4	2/5/2014 22:01 63.1	4/5/2014 11:06 65.4	4/5/2014 20:11 64.2	6/5/2014 9:16 64.6
1/5/2014 7:56 61.1	1/5/2014 17:01 64.0	2/5/2014 22:06 63.6	4/5/2014 11:11 65.1	4/5/2014 20:16 64.1	6/5/2014 9:21 64.2
1/5/2014 8:01 62.4	1/5/2014 17:06 65.7	2/5/2014 22:11 63.1	4/5/2014 11:16 65.5	4/5/2014 20:21 64.5	6/5/2014 9:26 64.7
1/5/2014 8:06 62.3	1/5/2014 17:11 64.1	2/5/2014 22:16 63.0	4/5/2014 11:21 65.3	4/5/2014 20:26 64.1	6/5/2014 9:31 64.2
1/5/2014 8:11 61.7	1/5/2014 17:16 64.3	2/5/2014 22:21 63.7	4/5/2014 11:26 65.2	4/5/2014 20:31 64.2	6/5/2014 9:36 63.7
1/5/2014 8:16 61.5	1/5/2014 17:21 63.7	2/5/2014 22:26 63.3	4/5/2014 11:31 65.8	4/5/2014 20:36 64.2	6/5/2014 9:41 64.0
1/5/2014 8:21 62.6	1/5/2014 17:26 64.4	2/5/2014 22:31 63.2	4/5/2014 11:36 65.3	4/5/2014 20:41 63.9	6/5/2014 9:46 64.5
1/5/2014 8:26 63.0 1/5/2014 8:31 62.5	1/5/2014 17:31 63.7	2/5/2014 22:36 64.2 2/5/2014 22:41 63.6	4/5/2014 11:41 65.0 4/5/2014 11:46 65.4	4/5/2014 20:46 64.4 4/5/2014 20:51 64.2	6/5/2014 9:51 64.7
1/5/2014 8:36 62.3	1/5/2014 17:41 63.8	2/5/2014 22:46 63.8	4/5/2014 11:51 65.1	4/5/2014 20:56 63.7	6/5/2014 10:01 64.8
1/5/2014 8:41 62.6	1/5/2014 17:46 63.8	2/5/2014 22:51 62.4	4/5/2014 11:56 65.2	4/5/2014 21:01 64.1	6/5/2014 10:06 65.3
1/5/2014 8:46 63.5	1/5/2014 17:51 64.1	2/5/2014 22:56 62.5	4/5/2014 12:01 65.6	4/5/2014 21:06 64.3	6/5/2014 10:11 65.1
1/5/2014 8:51 63.1	1/5/2014 17:56 64.0	3/5/2014 19:01 63.5	4/5/2014 12:06 65.1	4/5/2014 21:11 64.5	6/5/2014 10:16 65.3
1/5/2014 8:56 63.3	1/5/2014 18:01 64.5	3/5/2014 19:06 63.3	4/5/2014 12:11 65.0	4/5/2014 21:16 64.7	6/5/2014 10:21 64.8
1/5/2014 9:01 62.8	1/5/2014 18:06 63.2	3/5/2014 19:11 63.6	4/5/2014 12:16 65.3	4/5/2014 21:21 64.6	6/5/2014 10:26 65.6
1/5/2014 9:06 64.0	1/5/2014 18:11 64.1	3/5/2014 19:16 63.0	4/5/2014 12:21 65.5	4/5/2014 21:26 64.5	6/5/2014 10:31 65.1
1/5/2014 9:11 63.8	1/5/2014 18:16 63.7	3/5/2014 19:21 63.2	4/5/2014 12:26 65.3	4/5/2014 21:31 64.2	6/5/2014 10:36 65.0
1/5/2014 9:16 64.0	1/5/2014 18:21 64.2	3/5/2014 19:26 63.1	4/5/2014 12:31 65.3	4/5/2014 21:36 64.5	6/5/2014 10:41 66.1
1/5/2014 9:21 64.1	1/5/2014 18:26 64.5	3/5/2014 19:31 63.2	4/5/2014 12:36 65.0	4/5/2014 21:41 63.7	6/5/2014 10:46 65.1
1/5/2014 9:26 64.1	1/5/2014 18:31 63.8	3/5/2014 19:36 63.0	4/5/2014 12:41 65.3	4/5/2014 21:46 64.0 4/5/2014 21:51 65.6	6/5/2014 10:51 64.6
1/5/2014 9:36 64.0	1/5/2014 18:41 65.3	3/5/2014 19:46 63.6	4/5/2014 12:51 64.8	4/5/2014 21:56 64.3	6/5/2014 10:56 65.2 6/5/2014 11:01 65.5
1/5/2014 9:41 63.5	1/5/2014 18:46 64.4	3/5/2014 19:51 62.3	4/5/2014 12:56 65.3	4/5/2014 22:01 64.0	6/5/2014 11:06 65.5
1/5/2014 9:46 64.7	1/5/2014 18:51 63.7	3/5/2014 19:56 62.7	4/5/2014 13:01 65.4	4/5/2014 22:06 64.2	6/5/2014 11:11 64.7
1/5/2014 9:51 63.9	1/5/2014 18:56 63.7	3/5/2014 20:01 62.3	4/5/2014 13:06 65.3	4/5/2014 22:11 63.9	6/5/2014 11:16 65.1

Real-time Noise Data 6/5/2014 11:21 65.3	RTN2a (Hong Kong Electric Cen 6/5/2014 20:26 63.6	tre) 8/5/2014 21:31 66.6	10/5/2014 22:36 64.9	11/5/2014 15:41 64.9	12/5/2014 20:46 63.9
6/5/2014 11:26 65.0	6/5/2014 20:31 62.8	8/5/2014 21:36 69.1	10/5/2014 22:41 64.3	11/5/2014 15:46 64.4	12/5/2014 20:51 63.6
6/5/2014 11:31 65.1 6/5/2014 11:36 64.7	6/5/2014 20:36 62.5 6/5/2014 20:41 62.2	8/5/2014 21:41 70.8 8/5/2014 21:46 70.2	10/5/2014 22:46 64.5 10/5/2014 22:51 64.3	11/5/2014 15:51 64.5 11/5/2014 15:56 64.7	12/5/2014 20:56 63.2 12/5/2014 21:01 63.6
6/5/2014 11:41 64.7	6/5/2014 20:46 62.5	8/5/2014 21:51 69.9	10/5/2014 22:56 64.4	11/5/2014 16:01 65.6	12/5/2014 21:06 63.7
6/5/2014 11:46 65.3 6/5/2014 11:51 64.9	6/5/2014 20:51 62.5 6/5/2014 20:56 62.8	8/5/2014 21:56 68.4 8/5/2014 22:01 68.8	11/5/2014 7:01 59.7 11/5/2014 7:06 59.7	11/5/2014 16:06 64.9 11/5/2014 16:11 64.7	12/5/2014 21:11 63.2 12/5/2014 21:16 63.0
6/5/2014 11:56 65.0	6/5/2014 21:01 62.6	8/5/2014 22:06 70.3	11/5/2014 7:11 60.1	11/5/2014 16:16 64.5	12/5/2014 21:21 63.5
6/5/2014 12:01 64.7 6/5/2014 12:06 64.7	6/5/2014 21:06 63.3 6/5/2014 21:11 62.8	8/5/2014 22:11 70.1 8/5/2014 22:16 72.6	11/5/2014 7:16 59.6 11/5/2014 7:21 61.4	11/5/2014 16:21 65.1 11/5/2014 16:26 64.8	12/5/2014 21:26 62.4 12/5/2014 21:31 62.2
6/5/2014 12:11 64.7	6/5/2014 21:16 64.2	8/5/2014 22:21 73.3	11/5/2014 7:26 62.2	11/5/2014 16:31 65.1	12/5/2014 21:36 63.2
6/5/2014 12:16 65.2 6/5/2014 12:21 65.2	6/5/2014 21:21 63.6 6/5/2014 21:26 63.3	8/5/2014 22:26 74.4 8/5/2014 22:31 73.1	11/5/2014 7:31 61.6 11/5/2014 7:36 61.0	11/5/2014 16:36 64.5 11/5/2014 16:41 64.3	12/5/2014 21:41 63.4 12/5/2014 21:46 63.0
6/5/2014 12:26 64.4	6/5/2014 21:31 62.7	8/5/2014 22:36 72.9	11/5/2014 7:41 60.9	11/5/2014 16:46 64.1	12/5/2014 21:51 63.0
6/5/2014 12:31 64.4 6/5/2014 12:36 64.6	6/5/2014 21:36 62.7 6/5/2014 21:41 62.9	8/5/2014 22:41 72.6 8/5/2014 22:46 66.7	11/5/2014 7:46 61.2 11/5/2014 7:51 60.2	11/5/2014 16:51 64.0 11/5/2014 16:56 64.1	12/5/2014 21:56 64.2 12/5/2014 22:01 64.5
6/5/2014 12:41 64.9	6/5/2014 21:46 62.0	8/5/2014 22:51 65.9	11/5/2014 7:56 61.5	11/5/2014 17:01 64.5	12/5/2014 22:06 63.6
6/5/2014 12:46 64.8 6/5/2014 12:51 64.5	6/5/2014 21:51 62.8 6/5/2014 21:56 63.1	8/5/2014 22:56 65.4 9/5/2014 19:01 64.0	11/5/2014 8:01 61.6 11/5/2014 8:06 62.3	11/5/2014 17:06 64.3 11/5/2014 17:11 64.3	12/5/2014 22:11 63.6 12/5/2014 22:16 63.4
6/5/2014 12:56 64.7	6/5/2014 22:01 62.5	9/5/2014 19:06 63.7	11/5/2014 8:11 61.6	11/5/2014 17:16 64.3	12/5/2014 22:21 63.9
6/5/2014 13:01 65.2 6/5/2014 13:06 65.0	6/5/2014 22:06 62.3 6/5/2014 22:11 63.3	9/5/2014 19:11 64.2 9/5/2014 19:16 64.4	11/5/2014 8:16 62.0 11/5/2014 8:21 62.1	11/5/2014 17:21 70.1 11/5/2014 17:26 70.7	12/5/2014 22:26 63.4 12/5/2014 22:31 63.6
6/5/2014 13:11 64.8	6/5/2014 22:16 63.1	9/5/2014 19:21 64.6	11/5/2014 8:26 62.3	11/5/2014 17:31 68.2	12/5/2014 22:36 63.4
6/5/2014 13:16 64.9 6/5/2014 13:21 64.7	6/5/2014 22:21 62.8 6/5/2014 22:26 62.3	9/5/2014 19:26 64.2 9/5/2014 19:31 64.4	11/5/2014 8:31 62.9 11/5/2014 8:36 62.6	11/5/2014 17:36 66.7 11/5/2014 17:41 67.3	12/5/2014 22:41 63.2 12/5/2014 22:46 63.0
6/5/2014 13:26 64.9	6/5/2014 22:31 62.4	9/5/2014 19:36 64.7	11/5/2014 8:41 62.7	11/5/2014 17:46 67.1	12/5/2014 22:51 63.6
6/5/2014 13:31 65.2 6/5/2014 13:36 65.0	6/5/2014 22:36 62.8 6/5/2014 22:41 62.3	9/5/2014 19:41 64.6 9/5/2014 19:46 65.3	11/5/2014 8:46 63.2 11/5/2014 8:51 63.6	11/5/2014 17:51 67.7 11/5/2014 17:56 66.1	12/5/2014 22:56 63.5 13/5/2014 19:01 65.7
6/5/2014 13:41 66.0	6/5/2014 22:46 62.1	9/5/2014 19:51 65.5	11/5/2014 8:56 63.7	11/5/2014 18:01 69.0	13/5/2014 19:06 65.6
6/5/2014 13:46 64.3 6/5/2014 13:51 64.6	6/5/2014 22:51 61.6 6/5/2014 22:56 62.3	9/5/2014 19:56 65.5 9/5/2014 20:01 65.5	11/5/2014 9:01 64.3 11/5/2014 9:06 64.1	11/5/2014 18:06 69.3 11/5/2014 18:11 69.6	13/5/2014 19:11 66.2 13/5/2014 19:16 65.0
6/5/2014 13:56 64.7	7/5/2014 19:01 65.8	9/5/2014 20:06 65.7	11/5/2014 9:11 63.8	11/5/2014 18:16 67.5	13/5/2014 19:21 64.6
6/5/2014 14:01 64.3 6/5/2014 14:06 64.7	7/5/2014 19:06 65.6 7/5/2014 19:11 65.9	9/5/2014 20:11 66.0 9/5/2014 20:16 65.9	11/5/2014 9:16 64.7 11/5/2014 9:21 64.7	11/5/2014 18:21 65.4 11/5/2014 18:26 65.8	13/5/2014 19:26 64.7 13/5/2014 19:31 64.0
6/5/2014 14:11 64.4	7/5/2014 19:16 65.7	9/5/2014 20:21 65.9	11/5/2014 9:26 64.8	11/5/2014 18:31 64.8	13/5/2014 19:36 64.6
6/5/2014 14:16 64.6 6/5/2014 14:21 66.4	7/5/2014 19:21 67.6 7/5/2014 19:26 65.6	9/5/2014 20:26 65.6 9/5/2014 20:31 66.0	11/5/2014 9:31 64.8 11/5/2014 9:36 64.7	11/5/2014 18:36 65.2 11/5/2014 18:41 64.9	13/5/2014 19:41 65.2 13/5/2014 19:46 64.2
6/5/2014 14:26 64.7	7/5/2014 19:31 65.7	9/5/2014 20:36 65.8	11/5/2014 9:41 64.5	11/5/2014 18:46 64.5	13/5/2014 19:51 64.6
6/5/2014 14:31 63.5 6/5/2014 14:36 64.5	7/5/2014 19:36 65.4 7/5/2014 19:41 65.4	9/5/2014 20:41 65.1 9/5/2014 20:46 65.3	11/5/2014 9:46 64.3 11/5/2014 9:51 64.6	11/5/2014 18:51 63.9 11/5/2014 18:56 64.4	13/5/2014 19:56 64.1 13/5/2014 20:01 64.3
6/5/2014 14:41 64.0	7/5/2014 19:46 65.4	9/5/2014 20:51 64.8	11/5/2014 9:56 64.7	11/5/2014 19:01 63.5	13/5/2014 20:06 64.7
6/5/2014 14:46 64.0 6/5/2014 14:51 63.5	7/5/2014 19:51 65.5 7/5/2014 19:56 64.9	9/5/2014 20:56 65.1 9/5/2014 21:01 64.8	11/5/2014 10:01 65.2 11/5/2014 10:06 74.8	11/5/2014 19:06 64.8 11/5/2014 19:11 64.3	13/5/2014 20:11 66.4 13/5/2014 20:16 65.3
6/5/2014 14:56 63.9	7/5/2014 19:50 64:9	9/5/2014 21:06 64.8	11/5/2014 10:00 74.8	11/5/2014 19:16 65.3	13/5/2014 20:21 64.8
6/5/2014 15:01 64.2 6/5/2014 15:06 65.9	7/5/2014 20:06 64.8 7/5/2014 20:11 65.5	9/5/2014 21:11 64.4 9/5/2014 21:16 64.3	11/5/2014 10:16 66.9 11/5/2014 10:21 65.0	11/5/2014 19:21 65.9 11/5/2014 19:26 65.0	13/5/2014 20:26 64.2 13/5/2014 20:31 64.1
6/5/2014 15:11 65.5	7/5/2014 20:16 65.4	9/5/2014 21:21 64.3	11/5/2014 10:26 64.7	11/5/2014 19:31 65.9	13/5/2014 20:36 64.4
6/5/2014 15:16 64.6 6/5/2014 15:21 64.5	7/5/2014 20:21 65.8 7/5/2014 20:26 65.5	9/5/2014 21:26 64.9 9/5/2014 21:31 64.5	11/5/2014 10:31 65.0 11/5/2014 10:36 65.1	11/5/2014 19:36 66.3 11/5/2014 19:41 68.2	13/5/2014 20:41 63.9 13/5/2014 20:46 63.8
6/5/2014 15:26 64.7	7/5/2014 20:31 65.3	9/5/2014 21:36 65.6	11/5/2014 10:41 65.1	11/5/2014 19:46 66.6	13/5/2014 20:51 64.2
6/5/2014 15:31 64.5 6/5/2014 15:36 64.5	7/5/2014 20:36 65.6 7/5/2014 20:41 65.0	9/5/2014 21:41 67.7 9/5/2014 21:46 72.0	11/5/2014 10:46 65.0 11/5/2014 10:51 65.2	11/5/2014 19:51 65.7 11/5/2014 19:56 65.7	13/5/2014 20:56 63.8 13/5/2014 21:01 63.7
6/5/2014 15:41 64.4	7/5/2014 20:46 65.2	9/5/2014 21:51 70.8	11/5/2014 10:56 65.4	11/5/2014 20:01 66.2	13/5/2014 21:06 63.7
6/5/2014 15:46 64.4 6/5/2014 15:51 64.4	7/5/2014 20:51 64.9 7/5/2014 20:56 64.8	9/5/2014 21:56 66.9 9/5/2014 22:01 65.9	11/5/2014 11:01 64.6 11/5/2014 11:06 65.0	11/5/2014 20:06 66.8 11/5/2014 20:11 67.4	13/5/2014 21:11 64.0 13/5/2014 21:16 64.2
6/5/2014 15:56 64.4	7/5/2014 21:01 64.3	9/5/2014 22:06 65.8	11/5/2014 11:11 65.5	11/5/2014 20:16 67.0	13/5/2014 21:21 63.9
6/5/2014 16:01 64.1 6/5/2014 16:06 64.3	7/5/2014 21:06 65.0 7/5/2014 21:11 64.7	9/5/2014 22:11 65.8 9/5/2014 22:16 66.2	11/5/2014 11:16 65.8 11/5/2014 11:21 65.1	11/5/2014 20:21 69.4 11/5/2014 20:26 69.0	13/5/2014 21:26 64.4 13/5/2014 21:31 63.3
6/5/2014 16:11 64.2	7/5/2014 21:16 64.0	9/5/2014 22:21 66.1	11/5/2014 11:26 65.0	11/5/2014 20:31 67.8	13/5/2014 21:36 63.8
6/5/2014 16:16 64.9 6/5/2014 16:21 64.4	7/5/2014 21:21 64.8 7/5/2014 21:26 65.0	9/5/2014 22:26 65.9 9/5/2014 22:31 65.5	11/5/2014 11:31 64.4 11/5/2014 11:36 64.5	11/5/2014 20:36 68.2 11/5/2014 20:41 67.7	13/5/2014 21:41 63.9 13/5/2014 21:46 63.3
6/5/2014 16:26 64.4	7/5/2014 21:31 65.0	9/5/2014 22:36 65.5	11/5/2014 11:41 65.3	11/5/2014 20:46 68.6	13/5/2014 21:51 63.3
6/5/2014 16:31 64.7 6/5/2014 16:36 64.2	7/5/2014 21:36 64.7 7/5/2014 21:41 64.8	9/5/2014 22:41 65.5 9/5/2014 22:46 66.3	11/5/2014 11:46 64.3 11/5/2014 11:51 64.1	11/5/2014 20:51 69.4 11/5/2014 20:56 70.3	13/5/2014 21:56 63.2 13/5/2014 22:01 63.6
6/5/2014 16:41 66.0	7/5/2014 21:46 65.1	9/5/2014 22:51 66.2	11/5/2014 11:56 64.7	11/5/2014 21:01 71.3	13/5/2014 22:06 63.8
6/5/2014 16:46 64.4 6/5/2014 16:51 64.6	7/5/2014 21:51 64.7 7/5/2014 21:56 64.3	9/5/2014 22:56 66.0 10/5/2014 19:01 65.3	11/5/2014 12:01 65.1 11/5/2014 12:06 65.4	11/5/2014 21:06 68.4 11/5/2014 21:11 68.5	13/5/2014 22:11 64.2 13/5/2014 22:16 63.7
6/5/2014 16:56 64.1	7/5/2014 22:01 65.4	10/5/2014 19:06 65.3	11/5/2014 12:11 65.1	11/5/2014 21:16 71.0	13/5/2014 22:21 63.2
6/5/2014 17:01 64.3 6/5/2014 17:06 64.6	7/5/2014 22:06 64.3 7/5/2014 22:11 65.0	10/5/2014 19:11 64.7 10/5/2014 19:16 65.7	11/5/2014 12:16 65.6 11/5/2014 12:21 65.5	11/5/2014 21:21 76.0 11/5/2014 21:26 80.7	13/5/2014 22:26 63.4 13/5/2014 22:31 62.7
6/5/2014 17:11 63.5	7/5/2014 22:16 65.3	10/5/2014 19:21 65.0	11/5/2014 12:26 65.3	11/5/2014 21:31 75.4	13/5/2014 22:36 63.4
6/5/2014 17:16 64.1 6/5/2014 17:21 63.9	7/5/2014 22:21 65.4 7/5/2014 22:26 65.2	10/5/2014 19:26 64.6 10/5/2014 19:31 65.6	11/5/2014 12:31 64.5 11/5/2014 12:36 64.7	11/5/2014 21:36 70.0 11/5/2014 21:41 67.0	13/5/2014 22:41 63.2 13/5/2014 22:46 62.9
6/5/2014 17:26 64.2	7/5/2014 22:31 64.8	10/5/2014 19:36 63.7	11/5/2014 12:41 65.0	11/5/2014 21:46 63.6	13/5/2014 22:51 63.0
6/5/2014 17:31 63.9 6/5/2014 17:36 64.5	7/5/2014 22:36 64.3 7/5/2014 22:41 64.9	10/5/2014 19:41 64.5 10/5/2014 19:46 64.4	11/5/2014 12:46 64.8 11/5/2014 12:51 64.9	11/5/2014 21:51 64.6 11/5/2014 21:56 65.8	13/5/2014 22:56 63.8 14/5/2014 19:01 64.4
6/5/2014 17:41 64.6	7/5/2014 22:46 64.8	10/5/2014 19:51 65.5	11/5/2014 12:56 64.9	11/5/2014 22:01 66.6	14/5/2014 19:06 64.5
6/5/2014 17:46 64.2 6/5/2014 17:51 64.4	7/5/2014 22:51 65.0 7/5/2014 22:56 64.2	10/5/2014 19:56 65.3 10/5/2014 20:01 65.8	11/5/2014 13:01 64.7 11/5/2014 13:06 64.9	11/5/2014 22:06 68.3 11/5/2014 22:11 70.2	14/5/2014 19:11 64.5 14/5/2014 19:16 64.1
6/5/2014 17:56 64.0	8/5/2014 19:01 63.5	10/5/2014 20:06 64.8	11/5/2014 13:11 64.4	11/5/2014 22:16 68.4	14/5/2014 19:21 64.4
6/5/2014 18:01 63.8 6/5/2014 18:06 64.7	8/5/2014 19:06 64.0 8/5/2014 19:11 64.7	10/5/2014 20:11 65.1 10/5/2014 20:16 65.1	11/5/2014 13:16 64.0 11/5/2014 13:21 64.4	11/5/2014 22:21 67.4 11/5/2014 22:26 66.1	14/5/2014 19:26 64.3 14/5/2014 19:31 64.3
6/5/2014 18:11 64.1	8/5/2014 19:16 63.5	10/5/2014 20:21 65.5	11/5/2014 13:26 64.2	11/5/2014 22:31 65.6	14/5/2014 19:36 65.0
6/5/2014 18:16 64.2 6/5/2014 18:21 64.3	8/5/2014 19:21 63.8 8/5/2014 19:26 64.0	10/5/2014 20:26 64.8 10/5/2014 20:31 64.8	11/5/2014 13:31 64.9 11/5/2014 13:36 64.8	11/5/2014 22:36 65.3 11/5/2014 22:41 64.6	14/5/2014 19:41 64.1 14/5/2014 19:46 64.1
6/5/2014 18:26 63.9	8/5/2014 19:31 62.9	10/5/2014 20:36 64.4	11/5/2014 13:41 65.1	11/5/2014 22:46 66.6	14/5/2014 19:51 64.1
6/5/2014 18:31 63.8 6/5/2014 18:36 63.3	8/5/2014 19:36 63.3 8/5/2014 19:41 63.4	10/5/2014 20:41 64.3 10/5/2014 20:46 64.8	11/5/2014 13:46 64.6 11/5/2014 13:51 64.9	11/5/2014 22:51 68.3 11/5/2014 22:56 70.1	14/5/2014 19:56 63.9 14/5/2014 20:01 65.9
6/5/2014 18:41 63.7	8/5/2014 19:46 63.9	10/5/2014 20:51 64.8	11/5/2014 13:56 65.1	12/5/2014 19:01 60.3	14/5/2014 20:06 65.1
6/5/2014 18:46 63.9 6/5/2014 18:51 63.8	8/5/2014 19:51 64.8 8/5/2014 19:56 65.0	10/5/2014 20:56 63.6 10/5/2014 21:01 64.3	11/5/2014 14:01 64.3 11/5/2014 14:06 64.8	12/5/2014 19:06 60.1 12/5/2014 19:11 58.5	14/5/2014 20:11 63.9 14/5/2014 20:16 63.8
6/5/2014 18:56 63.1	8/5/2014 20:01 65.1	10/5/2014 21:06 64.9	11/5/2014 14:11 64.9	12/5/2014 19:16 60.9	14/5/2014 20:21 64.5
6/5/2014 19:01 64.1 6/5/2014 19:06 63.6	8/5/2014 20:06 65.3 8/5/2014 20:11 65.1	10/5/2014 21:11 64.7 10/5/2014 21:16 65.0	11/5/2014 14:16 64.2 11/5/2014 14:21 64.3	12/5/2014 19:21 59.0 12/5/2014 19:26 61.7	14/5/2014 20:26 64.7 14/5/2014 20:31 64.1
6/5/2014 19:11 63.8	8/5/2014 20:16 66.1	10/5/2014 21:21 65.1	11/5/2014 14:26 64.8	12/5/2014 19:31 62.6	14/5/2014 20:36 63.7
6/5/2014 19:16 63.1 6/5/2014 19:21 63.6	8/5/2014 20:21 65.6 8/5/2014 20:26 65.6	10/5/2014 21:26 64.6 10/5/2014 21:31 65.0	11/5/2014 14:31 64.6 11/5/2014 14:36 64.9	12/5/2014 19:36 63.8 12/5/2014 19:41 64.4	14/5/2014 20:41 63.6 14/5/2014 20:46 62.8
6/5/2014 19:26 63.1	8/5/2014 20:31 65.7	10/5/2014 21:36 64.6	11/5/2014 14:41 64.8	12/5/2014 19:46 64.3	14/5/2014 20:51 64.1
6/5/2014 19:31 63.3 6/5/2014 19:36 63.0	8/5/2014 20:36 65.5 8/5/2014 20:41 65.1	10/5/2014 21:41 65.0 10/5/2014 21:46 64.9	11/5/2014 14:46 64.3 11/5/2014 14:51 64.7	12/5/2014 19:51 63.8 12/5/2014 19:56 64.7	14/5/2014 20:56 63.4 14/5/2014 21:01 63.5
6/5/2014 19:41 62.5	8/5/2014 20:46 65.3	10/5/2014 21:51 64.6	11/5/2014 14:56 64.1	12/5/2014 20:01 64.2	14/5/2014 21:06 62.9
6/5/2014 19:46 62.9 6/5/2014 19:51 63.1	8/5/2014 20:51 65.2 8/5/2014 20:56 64.7	10/5/2014 21:56 64.4 10/5/2014 22:01 65.1	11/5/2014 15:01 64.7 11/5/2014 15:06 64.4	12/5/2014 20:06 64.1 12/5/2014 20:11 64.2	14/5/2014 21:11 63.6 14/5/2014 21:16 63.0
6/5/2014 19:56 62.9	8/5/2014 21:01 64.5	10/5/2014 22:06 64.4	11/5/2014 15:11 64.6	12/5/2014 20:16 64.2	14/5/2014 21:21 63.0
6/5/2014 20:01 63.3 6/5/2014 20:06 62.3	8/5/2014 21:06 64.6 8/5/2014 21:11 65.0	10/5/2014 22:11 64.9 10/5/2014 22:16 64.7	11/5/2014 15:16 64.3 11/5/2014 15:21 64.7	12/5/2014 20:21 63.6 12/5/2014 20:26 64.5	14/5/2014 21:26 63.6 14/5/2014 21:31 63.2
6/5/2014 20:11 62.9 6/5/2014 20:16 63.3	8/5/2014 21:16 65.1 8/5/2014 21:21 65.8	10/5/2014 22:21 64.8 10/5/2014 22:26 64.7	11/5/2014 15:26 64.8 11/5/2014 15:31 64.5	12/5/2014 20:31 63.9 12/5/2014 20:36 63.7	14/5/2014 21:36 63.1 14/5/2014 21:41 63.2
6/5/2014 20:21 62.4	8/5/2014 21:26 66.9	10/5/2014 22:31 64.8	11/5/2014 15:36 65.0	12/5/2014 20:41 64.3	14/5/2014 21:46 63.5

Real-time Noise Data 14/5/2014 21:51 63.2 14/5/2014 21:56 62.8	RTN2a (Hong Kong Electric Cer 16/5/2014 22:56 64.8 17/5/2014 19:01 61.5	18/5/2014 12:01 64.2 18/5/2014 12:06 63.9	18/5/2014 21:06 63.2 18/5/2014 21:11 63.3	20/5/2014 22:11 64.8 20/5/2014 22:16 64.6	23/5/2014 19:16 64.7 23/5/2014 19:21 64.7
14/5/2014 22:01 62.2	17/5/2014 19:06 62.8	18/5/2014 12:11 63.2	18/5/2014 21:16 62.6	20/5/2014 22:21 64.3	23/5/2014 19:26 64.4
14/5/2014 22:06 63.1	17/5/2014 19:11 63.4	18/5/2014 12:16 64.1	18/5/2014 21:21 62.8	20/5/2014 22:26 64.4	23/5/2014 19:31 64.9
14/5/2014 22:11 63.0	17/5/2014 19:16 63.3	18/5/2014 12:21 64.5	18/5/2014 21:26 62.4	20/5/2014 22:31 64.5	23/5/2014 19:36 64.3
14/5/2014 22:16 62.9	17/5/2014 19:21 63.6	18/5/2014 12:26 64.5	18/5/2014 21:31 62.2	20/5/2014 22:36 64.6	23/5/2014 19:41 64.8
14/5/2014 22:21 62.9	17/5/2014 19:26 64.3	18/5/2014 12:31 63.4	18/5/2014 21:36 62.4	20/5/2014 22:41 64.2	23/5/2014 19:46 65.2
14/5/2014 22:26 62.6	17/5/2014 19:31 63.4	18/5/2014 12:36 64.3	18/5/2014 21:41 62.3	20/5/2014 22:46 64.1	23/5/2014 19:51 64.8
14/5/2014 22:31 63.0	17/5/2014 19:36 63.3	18/5/2014 12:41 63.8	18/5/2014 21:46 63.7	20/5/2014 22:51 64.3	23/5/2014 19:56 64.8
14/5/2014 22:36 62.8	17/5/2014 19:41 63.5	18/5/2014 12:46 64.1	18/5/2014 21:51 62.4	20/5/2014 22:56 64.2	23/5/2014 20:01 64.1
14/5/2014 22:41 63.3	17/5/2014 19:46 63.1	18/5/2014 12:51 63.4	18/5/2014 21:56 61.7	21/5/2014 19:01 63.9	23/5/2014 20:06 65.1
14/5/2014 22:46 63.9	17/5/2014 19:51 64.0	18/5/2014 12:56 64.0	18/5/2014 22:01 62.8	21/5/2014 19:06 64.0	23/5/2014 20:11 64.7
14/5/2014 22:51 62.5	17/5/2014 19:56 63.2	18/5/2014 13:01 63.7	18/5/2014 22:06 62.5	21/5/2014 19:11 63.7	23/5/2014 20:16 65.1
14/5/2014 22:56 63.0	17/5/2014 20:01 62.8	18/5/2014 13:06 63.4	18/5/2014 22:11 62.3	21/5/2014 19:16 63.2	23/5/2014 20:21 64.4
15/5/2014 19:01 64.5	17/5/2014 20:06 62.7	18/5/2014 13:11 63.1	18/5/2014 22:16 62.6 18/5/2014 22:21 63.4	21/5/2014 19:21 64.2	23/5/2014 20:26 64.6
15/5/2014 19:06 63.8	17/5/2014 20:11 63.1	18/5/2014 13:16 63.1	18/5/2014 22:26 62.8	21/5/2014 19:26 63.6	23/5/2014 20:31 64.3
15/5/2014 19:11 63.1	17/5/2014 20:16 62.3	18/5/2014 13:21 62.9		21/5/2014 19:31 64.3	23/5/2014 20:36 63.9
15/5/2014 19:16 63.1	17/5/2014 20:21 62.8	18/5/2014 13:26 62.5	18/5/2014 22:31 63.0	21/5/2014 19:36 64.1	23/5/2014 20:41 64.0
15/5/2014 19:21 64.0	17/5/2014 20:26 62.4	18/5/2014 13:31 63.4	18/5/2014 22:36 62.9	21/5/2014 19:41 64.0	23/5/2014 20:46 63.5
15/5/2014 19:26 64.1	17/5/2014 20:31 63.0	18/5/2014 13:36 62.5	18/5/2014 22:41 62.7	21/5/2014 19:46 63.5	23/5/2014 20:51 64.1
15/5/2014 19:31 63.3	17/5/2014 20:36 62.4	18/5/2014 13:41 64.3	18/5/2014 22:46 62.8	21/5/2014 19:51 63.6	23/5/2014 20:56 62.9
15/5/2014 19:36 63.3	17/5/2014 20:41 62.0	18/5/2014 13:46 65.2	18/5/2014 22:51 62.2	21/5/2014 19:56 63.7	23/5/2014 21:01 63.7
15/5/2014 19:41 62.6	17/5/2014 20:46 62.9	18/5/2014 13:51 65.6	18/5/2014 22:56 62.6	21/5/2014 20:01 63.4	23/5/2014 21:06 62.6
15/5/2014 19:46 62.1	17/5/2014 20:51 61.4	18/5/2014 13:56 64.8	19/5/2014 19:01 60.5	21/5/2014 20:06 63.7	23/5/2014 21:11 63.0
15/5/2014 19:51 63.1	17/5/2014 20:56 62.9	18/5/2014 14:01 63.7	19/5/2014 19:06 61.6	21/5/2014 20:11 63.6	23/5/2014 21:16 63.6
15/5/2014 19:56 63.6	17/5/2014 21:01 62.4	18/5/2014 14:06 64.3	19/5/2014 19:11 61.1	21/5/2014 20:16 63.1	23/5/2014 21:21 64.7
15/5/2014 20:01 64.4	17/5/2014 21:06 62.7	18/5/2014 14:11 63.3	19/5/2014 19:16 61.4	21/5/2014 20:21 63.9	23/5/2014 21:26 64.9
15/5/2014 20:06 64.2	17/5/2014 21:11 62.6	18/5/2014 14:16 63.6	19/5/2014 19:21 62.1	21/5/2014 20:26 63.3	23/5/2014 21:31 63.8
15/5/2014 20:11 63.7	17/5/2014 21:16 62.6	18/5/2014 14:21 64.0	19/5/2014 19:26 62.6	21/5/2014 20:31 63.0	23/5/2014 21:36 64.0
15/5/2014 20:16 63.6	17/5/2014 21:21 62.4	18/5/2014 14:26 63.8	19/5/2014 19:31 61.8	21/5/2014 20:36 62.5	23/5/2014 21:41 64.0
15/5/2014 20:21 63.7	17/5/2014 21:26 62.3	18/5/2014 14:31 63.7	19/5/2014 19:36 63.3	21/5/2014 20:41 62.4	23/5/2014 21:46 63.7
15/5/2014 20:26 63.8	17/5/2014 21:31 61.4	18/5/2014 14:36 63.4	19/5/2014 19:41 63.2	21/5/2014 20:46 62.5	23/5/2014 21:51 64.5
15/5/2014 20:31 64.5	17/5/2014 21:36 62.8	18/5/2014 14:41 65.8	19/5/2014 19:46 63.8	21/5/2014 20:51 63.0	23/5/2014 21:56 63.6
15/5/2014 20:36 64.4	17/5/2014 21:41 63.6	18/5/2014 14:46 65.2	19/5/2014 19:51 63.8	21/5/2014 20:56 62.5	23/5/2014 22:01 63.4
15/5/2014 20:41 63.4	17/5/2014 21:46 63.2	18/5/2014 14:51 64.3	19/5/2014 19:56 64.1	21/5/2014 21:01 62.4	23/5/2014 22:06 63.8
15/5/2014 20:46 64.5	17/5/2014 21:51 63.3	18/5/2014 14:56 63.8	19/5/2014 20:01 64.2	21/5/2014 21:06 62.9	23/5/2014 22:11 64.6
15/5/2014 20:51 66.0	17/5/2014 21:56 62.7	18/5/2014 15:01 64.2	19/5/2014 20:06 64.0	21/5/2014 21:11 62.4	23/5/2014 22:16 64.2
15/5/2014 20:56 63.2	17/5/2014 22:01 62.1	18/5/2014 15:06 64.5	19/5/2014 20:11 68.2	21/5/2014 21:16 61.8	23/5/2014 22:21 63.0
15/5/2014 21:01 63.6	17/5/2014 22:06 61.8	18/5/2014 15:11 64.2	19/5/2014 20:16 66.5	21/5/2014 21:21 62.8	23/5/2014 22:26 63.5
15/5/2014 21:06 63.1	17/5/2014 22:11 62.9	18/5/2014 15:16 64.5	19/5/2014 20:21 63.1	21/5/2014 21:26 62.7	23/5/2014 22:31 63.7
15/5/2014 21:11 62.8	17/5/2014 22:16 62.5	18/5/2014 15:21 64.3	19/5/2014 20:26 63.2	21/5/2014 21:31 62.1	23/5/2014 22:36 63.0
15/5/2014 21:16 63.7	17/5/2014 22:21 62.8	18/5/2014 15:26 63.7	19/5/2014 20:31 63.0	21/5/2014 21:36 63.0	23/5/2014 22:41 63.9
15/5/2014 21:21 63.5	17/5/2014 22:26 68.0	18/5/2014 15:31 64.5	19/5/2014 20:36 63.1	21/5/2014 21:41 62.6	23/5/2014 22:46 63.9
15/5/2014 21:26 63.2	17/5/2014 22:31 62.8	18/5/2014 15:36 64.2	19/5/2014 20:41 64.0	21/5/2014 21:46 62.0	23/5/2014 22:51 63.5
15/5/2014 21:31 62.9	17/5/2014 22:36 62.8	18/5/2014 15:41 64.1	19/5/2014 20:46 63.0	21/5/2014 21:51 62.6	23/5/2014 22:56 63.8
15/5/2014 21:36 63.2	17/5/2014 22:41 63.6	18/5/2014 15:46 65.0	19/5/2014 20:51 63.4	21/5/2014 21:56 63.1	24/5/2014 19:01 63.0
15/5/2014 21:41 63.1	17/5/2014 22:46 61.7	18/5/2014 15:51 63.9	19/5/2014 20:56 63.3	21/5/2014 22:01 62.8	24/5/2014 19:06 63.1
15/5/2014 21:46 65.7	17/5/2014 22:51 61.8	18/5/2014 15:56 63.7	19/5/2014 21:01 62.9	21/5/2014 22:06 62.8	24/5/2014 19:11 63.1
15/5/2014 21:51 64.5	17/5/2014 22:56 62.4	18/5/2014 16:01 64.5	19/5/2014 21:06 63.3	21/5/2014 22:11 62.0	24/5/2014 19:16 63.6
15/5/2014 21:56 63.6	18/5/2014 7:01 59.1	18/5/2014 16:06 64.3	19/5/2014 21:11 63.2	21/5/2014 22:16 61.8	24/5/2014 19:21 62.6
15/5/2014 22:01 63.4	18/5/2014 7:06 60.0	18/5/2014 16:11 63.9	19/5/2014 21:16 63.0	21/5/2014 22:21 61.9	24/5/2014 19:26 62.9
15/5/2014 22:06 63.1	18/5/2014 7:11 59.5	18/5/2014 16:16 64.1	19/5/2014 21:21 63.4	21/5/2014 22:26 62.6	24/5/2014 19:31 62.4
15/5/2014 22:11 62.6	18/5/2014 7:16 60.1	18/5/2014 16:21 64.7	19/5/2014 21:26 63.1	21/5/2014 22:31 62.3	24/5/2014 19:36 63.6
15/5/2014 22:16 63.5	18/5/2014 7:21 60.3	18/5/2014 16:26 64.1	19/5/2014 21:31 64.0	21/5/2014 22:36 62.1	24/5/2014 19:41 62.8
15/5/2014 22:21 63.0	18/5/2014 7:26 60.9	18/5/2014 16:31 64.0	19/5/2014 21:36 62.9	21/5/2014 22:41 61.3	24/5/2014 19:46 63.0
15/5/2014 22:26 63.7	18/5/2014 7:31 60.8	18/5/2014 16:36 64.2	19/5/2014 21:41 62.9	21/5/2014 22:46 61.8	24/5/2014 19:51 62.5
15/5/2014 22:31 63.3	18/5/2014 7:36 60.2	18/5/2014 16:41 63.4	19/5/2014 21:46 62.6	21/5/2014 22:51 61.7	24/5/2014 19:56 62.2
15/5/2014 22:36 63.3	18/5/2014 7:41 62.5	18/5/2014 16:46 63.7	19/5/2014 21:51 62.8	21/5/2014 22:56 61.2	24/5/2014 20:01 62.0
15/5/2014 22:41 63.3	18/5/2014 7:46 62.9	18/5/2014 16:51 64.0	19/5/2014 21:56 62.2	22/5/2014 19:01 62.8	24/5/2014 20:06 62.4
15/5/2014 22:46 63.2	18/5/2014 7:51 63.0	18/5/2014 16:56 64.0	19/5/2014 22:01 62.9	22/5/2014 19:06 63.4	24/5/2014 20:11 62.5
15/5/2014 22:51 62.9	18/5/2014 7:56 61.0	18/5/2014 17:01 63.9	19/5/2014 22:06 62.6	22/5/2014 19:11 64.1	24/5/2014 20:16 63.1
15/5/2014 22:56 62.7	18/5/2014 8:01 61.4	18/5/2014 17:06 63.6	19/5/2014 22:11 62.5	22/5/2014 19:16 62.7	24/5/2014 20:21 61.7
16/5/2014 19:01 67.7	18/5/2014 8:06 61.2	18/5/2014 17:11 63.6	19/5/2014 22:16 63.0	22/5/2014 19:21 63.1	24/5/2014 20:26 63.0
16/5/2014 19:06 64.5	18/5/2014 8:11 60.9	18/5/2014 17:16 65.2	19/5/2014 22:21 62.5	22/5/2014 19:26 63.5	24/5/2014 20:31 61.3
16/5/2014 19:11 63.5	18/5/2014 8:16 62.8	18/5/2014 17:21 63.8	19/5/2014 22:26 62.2	22/5/2014 19:31 63.1	24/5/2014 20:36 61.4
16/5/2014 19:16 62.6	18/5/2014 8:21 62.0	18/5/2014 17:26 63.8	19/5/2014 22:31 62.0	22/5/2014 19:36 63.0	24/5/2014 20:41 61.6
16/5/2014 19:21 63.1	18/5/2014 8:26 63.1	18/5/2014 17:31 64.4	19/5/2014 22:36 62.6	22/5/2014 19:41 63.0	24/5/2014 20:46 61.8
16/5/2014 19:26 63.1	18/5/2014 8:31 61.8	18/5/2014 17:36 64.1	19/5/2014 22:41 62.7	22/5/2014 19:46 63.9	24/5/2014 20:51 61.6
16/5/2014 19:31 63.0	18/5/2014 8:36 62.9	18/5/2014 17:41 63.6	19/5/2014 22:46 62.7	22/5/2014 19:51 62.8	24/5/2014 20:56 61.9
16/5/2014 19:36 63.6	18/5/2014 8:41 62.2	18/5/2014 17:46 63.9	19/5/2014 22:51 62.2	22/5/2014 19:56 62.7	24/5/2014 21:01 61.3
16/5/2014 19:41 64.5	18/5/2014 8:46 62.7	18/5/2014 17:51 64.1	19/5/2014 22:56 62.5	22/5/2014 20:01 62.8	24/5/2014 21:06 61.5
16/5/2014 19:46 64.3	18/5/2014 8:51 62.6	18/5/2014 17:56 65.5	20/5/2014 19:01 65.6	22/5/2014 20:06 62.8	24/5/2014 21:11 61.9
16/5/2014 19:51 63.9	18/5/2014 8:56 63.0	18/5/2014 18:01 63.9	20/5/2014 19:06 65.4	22/5/2014 20:11 63.2	
16/5/2014 19:56 64.2	18/5/2014 9:01 63.4	18/5/2014 18:06 64.1	20/5/2014 19:00 05:4	22/5/2014 20:11 03.2	24/5/2014 21:16 61.3 24/5/2014 21:21 61.3
16/5/2014 20:01 64.9	18/5/2014 9:06 63.6	18/5/2014 18:11 64.2	20/5/2014 19:16 65.6	22/5/2014 20:21 62.8	24/5/2014 21:26 61.8
16/5/2014 20:06 64.3	18/5/2014 9:11 63.6	18/5/2014 18:16 63.9	20/5/2014 19:21 65.1	22/5/2014 20:26 63.2	24/5/2014 21:31 62.0
16/5/2014 20:11 64.9	18/5/2014 9:16 65.0	18/5/2014 18:21 63.9	20/5/2014 19:26 65.3	22/5/2014 20:31 64.1	24/5/2014 21:36 62.9
16/5/2014 20:16 64.4	18/5/2014 9:21 64.1	18/5/2014 18:26 64.0	20/5/2014 19:31 65.1	22/5/2014 20:36 62.7	24/5/2014 21:41 64.5
16/5/2014 20:21 64.3	18/5/2014 9:26 64.1	18/5/2014 18:31 63.9	20/5/2014 19:36 65.7	22/5/2014 20:41 62.9	24/5/2014 21:46 61.9
16/5/2014 20:26 64.4	18/5/2014 9:31 63.5	18/5/2014 18:36 64.1	20/5/2014 19:41 65.2	22/5/2014 20:46 62.3	24/5/2014 21:51 62.6
16/5/2014 20:31 64.0	18/5/2014 9:36 64.2	18/5/2014 18:41 63.9	20/5/2014 19:46 65.5	22/5/2014 20:51 63.4	24/5/2014 21:56 62.4
16/5/2014 20:36 63.6	18/5/2014 9:41 63.8	18/5/2014 18:46 63.7	20/5/2014 19:51 65.1	22/5/2014 20:56 61.7	24/5/2014 22:01 62.9
16/5/2014 20:41 63.5	18/5/2014 9:46 64.1	18/5/2014 18:51 64.1	20/5/2014 19:56 65.0	22/5/2014 21:01 62.6	24/5/2014 22:06 62.9
16/5/2014 20:46 64.0	18/5/2014 9:51 63.4	18/5/2014 18:56 63.4	20/5/2014 20:01 65.0	22/5/2014 21:06 61.2	24/5/2014 22:11 62.0
16/5/2014 20:51 64.7	18/5/2014 9:56 63.8	18/5/2014 19:01 63.2	20/5/2014 20:06 65.3	22/5/2014 21:11 62.7	24/5/2014 22:16 62.6
16/5/2014 20:56 63.7	18/5/2014 10:01 64.0	18/5/2014 19:06 63.4	20/5/2014 20:11 66.0	22/5/2014 21:16 62.8	24/5/2014 22:21 61.8
16/5/2014 21:01 64.5	18/5/2014 10:06 63.8	18/5/2014 19:11 63.4	20/5/2014 20:16 65.4	22/5/2014 21:21 62.6	24/5/2014 22:26 62.3
16/5/2014 21:06 64.5	18/5/2014 10:11 63.7	18/5/2014 19:16 63.5	20/5/2014 20:21 65.2	22/5/2014 21:26 61.2	24/5/2014 22:31 63.0
16/5/2014 21:11 64.3	18/5/2014 10:16 63.5	18/5/2014 19:21 63.7	20/5/2014 20:26 65.0	22/5/2014 21:31 62.9	24/5/2014 22:36 62.6
16/5/2014 21:16 63.7	18/5/2014 10:21 64.2	18/5/2014 19:26 63.4	20/5/2014 20:31 65.4	22/5/2014 21:36 62.8	24/5/2014 22:41 62.3
16/5/2014 21:21 64.3	18/5/2014 10:21 64.2	18/5/2014 19:31 63.5	20/5/2014 20:36 64.7	22/5/2014 21:30 62.8	24/5/2014 22:46 62.9
16/5/2014 21:26 64.2	18/5/2014 10:31 65.1	18/5/2014 19:36 62.6	20/5/2014 20:41 64.8	22/5/2014 21:46 61.8	24/5/2014 22:51 62.6
16/5/2014 21:31 63.8	18/5/2014 10:36 63.4	18/5/2014 19:41 63.2	20/5/2014 20:46 65.2	22/5/2014 21:51 63.0	24/5/2014 22:56 61.4
16/5/2014 21:36 64.1	18/5/2014 10:41 63.5	18/5/2014 19:46 62.9	20/5/2014 20:51 65.2	22/5/2014 21:56 62.8	25/5/2014 7:01 58.5
16/5/2014 21:41 63.9	18/5/2014 10:46 63.4	18/5/2014 19:51 62.5	20/5/2014 20:56 64.9	22/5/2014 22:01 62.0	25/5/2014 7:06 56.5
16/5/2014 21:46 63.4	18/5/2014 10:51 63.5	18/5/2014 19:56 62.7	20/5/2014 21:01 64.8	22/5/2014 22:06 62.6	25/5/2014 7:11 56.5
16/5/2014 21:51 63.7	18/5/2014 10:56 63.4	18/5/2014 20:01 62.6	20/5/2014 21:06 64.4	22/5/2014 22:11 62.5	25/5/2014 7:16 60.2
16/5/2014 21:56 63.7	18/5/2014 11:01 64.4	18/5/2014 20:06 62.7	20/5/2014 21:11 64.8	22/5/2014 22:16 62.4	25/5/2014 7:21 63.5
16/5/2014 22:01 64.0	18/5/2014 11:06 64.1	18/5/2014 20:11 62.3	20/5/2014 21:16 65.0	22/5/2014 22:21 61.6	25/5/2014 7:26 58.2
16/5/2014 22:06 64.3	18/5/2014 11:11 63.5	18/5/2014 20:16 62.6	20/5/2014 21:21 64.9	22/5/2014 22:26 61.9	25/5/2014 7:31 62.3
16/5/2014 22:11 65.1	18/5/2014 11:16 62.9	18/5/2014 20:21 62.5	20/5/2014 21:26 64.7	22/5/2014 22:31 62.7	25/5/2014 7:36 61.7
16/5/2014 22:16 64.5	18/5/2014 11:21 63.6	18/5/2014 20:26 63.2	20/5/2014 21:31 64.8	22/5/2014 22:36 61.9	25/5/2014 7:41 60.3
16/5/2014 22:21 64.7	18/5/2014 11:26 63.3	18/5/2014 20:31 62.8	20/5/2014 21:36 64.9	22/5/2014 22:41 61.7	25/5/2014 7:46 60.6
16/5/2014 22:26 64.4	18/5/2014 11:31 63.4	18/5/2014 20:36 61.9	20/5/2014 21:41 64.3	22/5/2014 22:46 61.7	25/5/2014 7:51 61.8
16/5/2014 22:31 64.2	18/5/2014 11:36 63.8	18/5/2014 20:41 63.1	20/5/2014 21:46 64.5	22/5/2014 22:51 62.9	25/5/2014 7:56 59.6
16/5/2014 22:36 64.6	18/5/2014 11:41 63.8	18/5/2014 20:46 62.1	20/5/2014 21:51 64.4	22/5/2014 22:56 61.2	25/5/2014 8:01 63.3
16/5/2014 22:41 64.5	18/5/2014 11:46 64.5	18/5/2014 20:51 62.6	20/5/2014 21:56 64.6	23/5/2014 19:01 63.8	25/5/2014 8:06 65.5
16/5/2014 22:46 65.1	18/5/2014 11:51 63.4	18/5/2014 20:56 62.2	20/5/2014 22:01 64.6 20/5/2014 22:06 64.2	23/5/2014 19:06 64.5 23/5/2014 19:11 64.7	25/5/2014 8:11 63.0 25/5/2014 8:16 65.3
16/5/2014 22:51 68.9	18/5/2014 11:56 63.8	18/5/2014 21:01 63.3			

Real-time Noise Data 25/5/2014 8:21 62.6	RTN2a (Hong Kong Electric Cent 25/5/2014 17:26 63.1	tre) 26/5/2014 22:31 60.3	28/4/2014 4:21 52.3	29/4/2014 5:26 57.3	30/4/2014 6:31 62.7
25/5/2014 8:26 63.3	25/5/2014 17:31 62.3	26/5/2014 22:36 60.8	28/4/2014 4:26 45.7	29/4/2014 5:31 52.8	30/4/2014 6:36 63.3
25/5/2014 8:31 63.3 25/5/2014 8:36 63.1	25/5/2014 17:36 64.3 25/5/2014 17:41 64.0	26/5/2014 22:41 60.6 26/5/2014 22:46 61.1	28/4/2014 4:31 58.0 28/4/2014 4:36 46.4	29/4/2014 5:36 56.1 29/4/2014 5:41 57.0	30/4/2014 6:41 63.4 30/4/2014 6:46 63.6
25/5/2014 8:41 63.2	25/5/2014 17:46 62.8	26/5/2014 22:51 61.2	28/4/2014 4:41 48.4	29/4/2014 5:46 56.4	30/4/2014 6:51 63.7
25/5/2014 8:46 62.3 25/5/2014 8:51 63.6	25/5/2014 17:51 63.2 25/5/2014 17:56 63.1	26/5/2014 22:56 59.7 27/5/2014 19:01 64.3	28/4/2014 4:46 50.4 28/4/2014 4:51 58.2	29/4/2014 5:51 58.1 29/4/2014 5:56 58.7	30/4/2014 6:56 64.3 30/4/2014 23:01 65.8
25/5/2014 8:56 64.7	25/5/2014 18:01 63.3	27/5/2014 19:06 62.7	28/4/2014 4:56 46.7	29/4/2014 6:01 58.6	30/4/2014 23:06 65.1
25/5/2014 9:01 63.5 25/5/2014 9:06 63.1	25/5/2014 18:06 63.5 25/5/2014 18:11 63.4	27/5/2014 19:11 62.0 27/5/2014 19:16 62.5	28/4/2014 5:01 49.8 28/4/2014 5:06 48.7	29/4/2014 6:06 58.9 29/4/2014 6:11 59.4	30/4/2014 23:11 64.7 30/4/2014 23:16 64.6
25/5/2014 9:11 64.1	25/5/2014 18:16 63.1	27/5/2014 19:21 62.8	28/4/2014 5:10 47.3	29/4/2014 6:16 60.6	30/4/2014 23:21 64.5
25/5/2014 9:16 65.0 25/5/2014 9:21 64.1	25/5/2014 18:21 63.0 25/5/2014 18:26 63.4	27/5/2014 19:26 62.3 27/5/2014 19:31 61.7	28/4/2014 5:16 53.6 28/4/2014 5:21 53.8	29/4/2014 6:21 59.9 29/4/2014 6:26 60.6	30/4/2014 23:26 64.8 30/4/2014 23:31 64.5
25/5/2014 9:26 64.6	25/5/2014 18:31 63.0	27/5/2014 19:36 61.9	28/4/2014 5:26 56.3	29/4/2014 6:31 62.0	30/4/2014 23:36 65.4
25/5/2014 9:31 64.1 25/5/2014 9:36 64.2	25/5/2014 18:36 63.4 25/5/2014 18:41 62.7	27/5/2014 19:41 62.2 27/5/2014 19:46 62.5	28/4/2014 5:31 53.7 28/4/2014 5:36 56.1	29/4/2014 6:36 62.8 29/4/2014 6:41 62.4	30/4/2014 23:41 64.6 30/4/2014 23:46 64.2
25/5/2014 9:41 64.2	25/5/2014 18:46 62.7	27/5/2014 19:51 62.5	28/4/2014 5:41 56.3	29/4/2014 6:46 62.5	30/4/2014 23:51 63.9
25/5/2014 9:46 64.1 25/5/2014 9:51 64.4	25/5/2014 18:51 63.2 25/5/2014 18:56 62.4	27/5/2014 19:56 62.9 27/5/2014 20:01 63.0	28/4/2014 5:46 57.8 28/4/2014 5:51 58.9	29/4/2014 6:51 63.1 29/4/2014 6:56 63.8	30/4/2014 23:56 64.1 1/5/2014 0:01 64.2
25/5/2014 9:56 64.0	25/5/2014 19:01 62.3	27/5/2014 20:06 62.0	28/4/2014 5:56 56.4	29/4/2014 23:01 65.8	1/5/2014 0:06 64.1
25/5/2014 10:01 64.5 25/5/2014 10:06 64.3	25/5/2014 19:06 62.0 25/5/2014 19:11 62.4	27/5/2014 20:11 62.6 27/5/2014 20:16 62.6	28/4/2014 6:01 58.4 28/4/2014 6:06 59.3	29/4/2014 23:06 63.8 29/4/2014 23:11 63.7	1/5/2014 0:11 63.8 1/5/2014 0:16 63.7
25/5/2014 10:11 64.3	25/5/2014 19:16 62.8	27/5/2014 20:21 63.9	28/4/2014 6:11 60.3	29/4/2014 23:16 63.7	1/5/2014 0:21 63.3
25/5/2014 10:16 64.5 25/5/2014 10:21 64.1	25/5/2014 19:21 62.7 25/5/2014 19:26 61.0	27/5/2014 20:26 62.2 27/5/2014 20:31 61.8	28/4/2014 6:16 60.3 28/4/2014 6:21 60.5	29/4/2014 23:21 64.0 29/4/2014 23:26 63.4	1/5/2014 0:26 64.2 1/5/2014 0:31 63.8
25/5/2014 10:26 64.2	25/5/2014 19:31 62.1	27/5/2014 20:36 61.7	28/4/2014 6:26 60.9	29/4/2014 23:31 63.9	1/5/2014 0:36 63.4
25/5/2014 10:31 63.6 25/5/2014 10:36 63.6	25/5/2014 19:36 62.7 25/5/2014 19:41 61.9	27/5/2014 20:41 61.7 27/5/2014 20:46 61.8	28/4/2014 6:31 62.2 28/4/2014 6:36 62.1	29/4/2014 23:36 63.6 29/4/2014 23:41 63.5	1/5/2014 0:41 63.1 1/5/2014 0:46 63.4
25/5/2014 10:41 62.8	25/5/2014 19:46 61.6	27/5/2014 20:51 61.4	28/4/2014 6:41 62.4	29/4/2014 23:46 64.4	1/5/2014 0:51 63.1
25/5/2014 10:46 63.6 25/5/2014 10:51 63.4	25/5/2014 19:51 61.7 25/5/2014 19:56 61.8	27/5/2014 20:56 61.1 27/5/2014 21:01 62.3	28/4/2014 6:46 62.8 28/4/2014 6:51 62.8	29/4/2014 23:51 63.1 29/4/2014 23:56 63.1	1/5/2014 0:56 63.0 1/5/2014 1:01 63.3
25/5/2014 10:56 65.1	25/5/2014 20:01 64.3	27/5/2014 21:06 61.9	28/4/2014 6:56 63.8	30/4/2014 0:01 63.1	1/5/2014 1:06 63.0
25/5/2014 11:01 64.2 25/5/2014 11:06 65.5	25/5/2014 20:06 62.4 25/5/2014 20:11 61.5	27/5/2014 21:11 61.7 27/5/2014 21:16 62.3	28/4/2014 23:01 62.9 28/4/2014 23:06 63.5	30/4/2014 0:06 62.7 30/4/2014 0:11 62.5	1/5/2014 1:11 63.2 1/5/2014 1:16 63.1
25/5/2014 11:11 64.4	25/5/2014 20:16 61.7	27/5/2014 21:21 61.7	28/4/2014 23:11 63.3	30/4/2014 0:16 63.1	1/5/2014 1:21 62.3
25/5/2014 11:16 64.1 25/5/2014 11:21 64.6	25/5/2014 20:21 62.6 25/5/2014 20:26 61.8	27/5/2014 21:26 61.8 27/5/2014 21:31 61.2	28/4/2014 23:16 62.9 28/4/2014 23:21 62.9	30/4/2014 0:21 62.1 30/4/2014 0:26 62.7	1/5/2014 1:26 63.1 1/5/2014 1:31 63.0
25/5/2014 11:26 63.9	25/5/2014 20:31 62.1	27/5/2014 21:36 61.4	28/4/2014 23:26 62.6	30/4/2014 0:31 61.6	1/5/2014 1:36 64.2
25/5/2014 11:31 63.3 25/5/2014 11:36 63.4	25/5/2014 20:36 61.8 25/5/2014 20:41 61.2	27/5/2014 21:41 64.3 27/5/2014 21:46 61.3	28/4/2014 23:31 62.8 28/4/2014 23:36 62.5	30/4/2014 0:36 61.5 30/4/2014 0:41 62.0	1/5/2014 1:41 62.7 1/5/2014 1:46 62.9
25/5/2014 11:41 63.8	25/5/2014 20:46 61.5	27/5/2014 21:51 62.3	28/4/2014 23:41 62.4	30/4/2014 0:46 61.2	1/5/2014 1:51 62.9
25/5/2014 11:46 64.1 25/5/2014 11:51 63.8	25/5/2014 20:51 63.5 25/5/2014 20:56 64.2	27/5/2014 21:56 61.2 27/5/2014 22:01 60.9	28/4/2014 23:46 62.7 28/4/2014 23:51 62.3	30/4/2014 0:51 61.4 30/4/2014 0:56 62.1	1/5/2014 1:56 62.0 1/5/2014 2:01 61.7
25/5/2014 11:56 63.9	25/5/2014 21:01 60.5	27/5/2014 22:06 61.8	28/4/2014 23:56 62.3	30/4/2014 1:01 60.9	1/5/2014 2:06 62.1
25/5/2014 12:01 63.6 25/5/2014 12:06 63.9	25/5/2014 21:06 62.1 25/5/2014 21:11 61.2	27/5/2014 22:11 61.2 27/5/2014 22:16 60.9	29/4/2014 0:01 62.6 29/4/2014 0:06 61.8	30/4/2014 1:06 61.4 30/4/2014 1:11 61.3	1/5/2014 2:11 62.3 1/5/2014 2:16 62.4
25/5/2014 12:11 63.2	25/5/2014 21:16 61.8	27/5/2014 22:21 61.1	29/4/2014 0:11 62.7	30/4/2014 1:16 61.0	1/5/2014 2:21 62.0
25/5/2014 12:16 63.2 25/5/2014 12:21 63.6	25/5/2014 21:21 61.5 25/5/2014 21:26 61.3	27/5/2014 22:26 61.7 27/5/2014 22:31 60.8	29/4/2014 0:16 62.0 29/4/2014 0:21 61.7	30/4/2014 1:21 60.9 30/4/2014 1:26 61.0	1/5/2014 2:26 62.2 1/5/2014 2:31 62.3
25/5/2014 12:26 63.2	25/5/2014 21:31 62.2	27/5/2014 22:36 61.3	29/4/2014 0:26 61.6	30/4/2014 1:31 62.1	1/5/2014 2:36 61.8
25/5/2014 12:31 63.4 25/5/2014 12:36 63.2	25/5/2014 21:36 61.3 25/5/2014 21:41 62.4	27/5/2014 22:41 61.1 27/5/2014 22:46 61.3	29/4/2014 0:31 61.2 29/4/2014 0:36 61.3	30/4/2014 1:36 61.4 30/4/2014 1:41 61.0	1/5/2014 2:41 61.4 1/5/2014 2:46 61.8
25/5/2014 12:41 64.2	25/5/2014 21:46 60.8	27/5/2014 22:51 61.8	29/4/2014 0:41 60.6	30/4/2014 1:46 60.8	1/5/2014 2:51 61.9
25/5/2014 12:46 63.2 25/5/2014 12:51 63.5	25/5/2014 21:51 62.0 25/5/2014 21:56 61.2	27/5/2014 22:56 60.3	29/4/2014 0:46 60.6 29/4/2014 0:51 59.6	30/4/2014 1:51 59.6 30/4/2014 1:56 59.0	1/5/2014 2:56 61.7 1/5/2014 3:01 61.9
25/5/2014 12:56 64.2	25/5/2014 22:01 61.7	Night time: 23:00-07:00	29/4/2014 0:56 60.8	30/4/2014 2:01 59.4	1/5/2014 3:06 61.5
25/5/2014 13:01 63.9 25/5/2014 13:06 63.8	25/5/2014 22:06 61.5 25/5/2014 22:11 61.0	28/4/2014 0:01 61.4	29/4/2014 1:01 60.1 29/4/2014 1:06 60.5	30/4/2014 2:06 63.6 30/4/2014 2:11 59.5	1/5/2014 3:11 61.0 1/5/2014 3:16 60.8
25/5/2014 13:11 63.1	25/5/2014 22:16 61.2	28/4/2014 0:06 61.2	29/4/2014 1:11 60.5	30/4/2014 2:16 59.3	1/5/2014 3:21 60.1
25/5/2014 13:16 63.5 25/5/2014 13:21 63.2	25/5/2014 22:21 61.0 25/5/2014 22:26 61.3	28/4/2014 0:11 59.7 28/4/2014 0:16 61.5	29/4/2014 1:16 59.5 29/4/2014 1:21 59.4	30/4/2014 2:21 59.4 30/4/2014 2:26 58.7	1/5/2014 3:26 60.7 1/5/2014 3:31 60.2
25/5/2014 13:26 62.9	25/5/2014 22:31 61.1	28/4/2014 0:21 60.8	29/4/2014 1:26 59.2	30/4/2014 2:31 58.6	1/5/2014 3:36 60.0
25/5/2014 13:31 64.1 25/5/2014 13:36 63.9	25/5/2014 22:36 63.7 25/5/2014 22:41 61.1	28/4/2014 0:26 61.1 28/4/2014 0:31 61.2	29/4/2014 1:31 57.8 29/4/2014 1:36 59.9	30/4/2014 2:36 58.8 30/4/2014 2:41 58.1	1/5/2014 3:41 59.7 1/5/2014 3:46 59.7
25/5/2014 13:41 64.2	25/5/2014 22:46 60.9 25/5/2014 22:51 58.8	28/4/2014 0:36 60.6 28/4/2014 0:41 58.2	29/4/2014 1:41 58.4 29/4/2014 1:46 58.4	30/4/2014 2:46 58.4	1/5/2014 3:51 60.0 1/5/2014 3:56 60.5
25/5/2014 13:46 64.1 25/5/2014 13:51 63.6	25/5/2014 22:56 60.9	28/4/2014 0:41 58.2 28/4/2014 0:46 60.0	29/4/2014 1:40 58.4 29/4/2014 1:51 57.6	30/4/2014 2:51 58.5 30/4/2014 2:56 57.9	1/5/2014 4:01 58.9
25/5/2014 13:56 63.4 25/5/2014 14:01 63.3	26/5/2014 19:01 63.6 26/5/2014 19:06 62.6	28/4/2014 0:51 59.3 28/4/2014 0:56 58.4	29/4/2014 1:56 56.0 29/4/2014 2:01 57.1	30/4/2014 3:01 57.4 30/4/2014 3:06 57.8	1/5/2014 4:06 59.7 1/5/2014 4:11 60.3
25/5/2014 14:06 63.4	26/5/2014 19:11 62.9	28/4/2014 1:01 57.9	29/4/2014 2:06 58.0	30/4/2014 3:11 56.0	1/5/2014 4:16 60.4
25/5/2014 14:11 63.0 25/5/2014 14:16 65.0	26/5/2014 19:16 63.4 26/5/2014 19:21 63.4	28/4/2014 1:06 59.1 28/4/2014 1:11 59.2	29/4/2014 2:11 57.6 29/4/2014 2:16 56.8	30/4/2014 3:16 58.2 30/4/2014 3:21 52.7	1/5/2014 4:21 60.3 1/5/2014 4:26 59.8
25/5/2014 14:21 63.7	26/5/2014 19:26 63.5	28/4/2014 1:16 57.4	29/4/2014 2:21 58.0	30/4/2014 3:26 39.7	1/5/2014 4:31 60.2
25/5/2014 14:26 63.6 25/5/2014 14:31 63.0	26/5/2014 19:31 63.4 26/5/2014 19:36 62.3	28/4/2014 1:21 59.4 28/4/2014 1:26 59.2	29/4/2014 2:26 55.2 29/4/2014 2:31 54.9	30/4/2014 3:31 48.5 30/4/2014 3:36 52.2	1/5/2014 4:36 59.2 1/5/2014 4:41 60.2
25/5/2014 14:36 63.1	26/5/2014 19:41 63.1	28/4/2014 1:31 57.6	29/4/2014 2:36 54.9	30/4/2014 3:41 51.2	1/5/2014 4:46 59.4
25/5/2014 14:41 63.6 25/5/2014 14:46 64.0	26/5/2014 19:46 63.5 26/5/2014 19:51 62.8	28/4/2014 1:36 57.9 28/4/2014 1:41 56.7	29/4/2014 2:41 56.3 29/4/2014 2:46 56.9	30/4/2014 3:46 52.5 30/4/2014 3:51 51.8	1/5/2014 4:51 59.6 1/5/2014 4:56 59.9
25/5/2014 14:51 62.7	26/5/2014 19:56 62.4	28/4/2014 1:46 56.2	29/4/2014 2:51 54.1	30/4/2014 3:56 51.6	1/5/2014 5:01 58.5
25/5/2014 14:56 63.3 25/5/2014 15:01 63.7	26/5/2014 20:01 62.9 26/5/2014 20:06 62.4	28/4/2014 1:51 56.2 28/4/2014 1:56 55.0	29/4/2014 2:56 62.7 29/4/2014 3:01 56.6	30/4/2014 4:01 39.7 30/4/2014 4:06 48.8	1/5/2014 5:06 59.9 1/5/2014 5:11 58.9
25/5/2014 15:06 63.2	26/5/2014 20:11 62.7	28/4/2014 2:01 55.3	29/4/2014 3:06 57.2	30/4/2014 4:11 46.5	1/5/2014 5:16 60.5
25/5/2014 15:11 62.8 25/5/2014 15:16 63.5	26/5/2014 20:16 62.6 26/5/2014 20:21 63.6	28/4/2014 2:06 57.5 28/4/2014 2:11 53.2	29/4/2014 3:11 55.0 29/4/2014 3:16 44.3	30/4/2014 4:16 45.5 30/4/2014 4:21 41.5	1/5/2014 5:21 59.9 1/5/2014 5:26 61.3
25/5/2014 15:21 64.5	26/5/2014 20:26 63.4	28/4/2014 2:16 57.1	29/4/2014 3:21 53.5	30/4/2014 4:26 38.9	1/5/2014 5:31 60.6
25/5/2014 15:26 63.0 25/5/2014 15:31 62.7	26/5/2014 20:31 62.4 26/5/2014 20:36 62.3	28/4/2014 2:21 54.8 28/4/2014 2:26 50.2	29/4/2014 3:26 47.4 29/4/2014 3:31 51.7	30/4/2014 4:31 49.9 30/4/2014 4:36 44.6	1/5/2014 5:36 60.1 1/5/2014 5:41 61.0
25/5/2014 15:36 63.5	26/5/2014 20:41 62.1	28/4/2014 2:31 53.5	29/4/2014 3:36 51.6 29/4/2014 3:41 46.2	30/4/2014 4:41 51.4	1/5/2014 5:46 60.8
25/5/2014 15:41 63.2 25/5/2014 15:46 62.7	26/5/2014 20:46 61.4 26/5/2014 20:51 61.7	28/4/2014 2:36 52.3 28/4/2014 2:41 51.1	29/4/2014 3:41 46.2 29/4/2014 3:46 52.4	30/4/2014 4:46 53.6 30/4/2014 4:51 54.7	1/5/2014 5:51 61.3 1/5/2014 5:56 61.5
25/5/2014 15:51 62.8	26/5/2014 20:56 62.1 26/5/2014 21:01 61.8	28/4/2014 2:46 53.6 28/4/2014 2:51 55.7	29/4/2014 3:51 52.5 29/4/2014 3:56 48.5	30/4/2014 4:56 54.0 30/4/2014 5:01 54.6	1/5/2014 6:01 60.6 1/5/2014 6:06 62.6
25/5/2014 15:56 63.6 25/5/2014 16:01 63.3	26/5/2014 21:06 62.2	28/4/2014 2:56 50.2	29/4/2014 4:01 34.9	30/4/2014 5:06 54.1	1/5/2014 6:11 62.2
25/5/2014 16:06 62.9 25/5/2014 16:11 64.4	26/5/2014 21:11 62.5 26/5/2014 21:16 61.4	28/4/2014 3:01 53.4 28/4/2014 3:06 50.2	29/4/2014 4:06 49.3 29/4/2014 4:11 48.9	30/4/2014 5:11 55.3 30/4/2014 5:16 59.2	1/5/2014 6:16 61.8 1/5/2014 6:21 62.3
25/5/2014 16:16 63.5	26/5/2014 21:21 61.6	28/4/2014 3:11 54.3	29/4/2014 4:16 57.8	30/4/2014 5:21 58.7	1/5/2014 6:26 62.4
25/5/2014 16:21 64.4 25/5/2014 16:26 62.9	26/5/2014 21:26 61.6 26/5/2014 21:31 61.5	28/4/2014 3:16 45.7 28/4/2014 3:21 50.4	29/4/2014 4:21 44.3 29/4/2014 4:26 53.5	30/4/2014 5:26 59.7 30/4/2014 5:31 59.0	1/5/2014 6:31 62.5 1/5/2014 6:36 62.1
25/5/2014 16:31 63.1	26/5/2014 21:36 61.5	28/4/2014 3:26 50.5	29/4/2014 4:31 45.0	30/4/2014 5:36 58.7	1/5/2014 6:41 63.0
25/5/2014 16:36 63.3 25/5/2014 16:41 63.3	26/5/2014 21:41 61.6 26/5/2014 21:46 62.4	28/4/2014 3:31 45.0 28/4/2014 3:36 49.7	29/4/2014 4:36 49.7 29/4/2014 4:41 52.2	30/4/2014 5:41 59.7 30/4/2014 5:46 59.8	1/5/2014 6:46 62.9 1/5/2014 6:51 63.4
25/5/2014 16:46 63.2	26/5/2014 21:51 60.4	28/4/2014 3:41 58.2	29/4/2014 4:46 52.1	30/4/2014 5:51 59.7	1/5/2014 6:56 62.5
25/5/2014 16:51 63.1 25/5/2014 16:56 63.1	26/5/2014 21:56 61.4 26/5/2014 22:01 60.1	28/4/2014 3:46 54.0 28/4/2014 3:51 52.0	29/4/2014 4:51 51.6 29/4/2014 4:56 52.9	30/4/2014 5:56 60.3 30/4/2014 6:01 60.1	1/5/2014 23:01 63.6 1/5/2014 23:06 63.6
25/5/2014 17:01 63.9	26/5/2014 22:06 61.6	28/4/2014 3:56 53.0	29/4/2014 5:01 55.0	30/4/2014 6:06 60.3	1/5/2014 23:11 63.4
25/5/2014 17:06 63.1 25/5/2014 17:11 64.1	26/5/2014 22:11 60.6 26/5/2014 22:16 61.0	28/4/2014 4:01 58.2 28/4/2014 4:06 45.2	29/4/2014 5:06 57.8 29/4/2014 5:11 53.3	30/4/2014 6:11 60.9 30/4/2014 6:16 60.8	1/5/2014 23:16 63.6 1/5/2014 23:21 63.5
25/5/2014 17:16 62.6	26/5/2014 22:21 61.5	28/4/2014 4:11 51.9	29/4/2014 5:16 53.9	30/4/2014 6:21 61.0	1/5/2014 23:26 63.0
25/5/2014 17:21 63.6	26/5/2014 22:26 60.2	28/4/2014 4:16 50.1	29/4/2014 5:21 54.5	30/4/2014 6:26 62.6	1/5/2014 23:31 63.1

Real-time Noise Data 1/5/2014 23:36 63.7	RTN2a (Hong Kong Electric Cent 3/5/2014 0:41 62.3	re) 4/5/2014 1:46 60.9	5/5/2014 2:51 71.0	6/5/2014 3:56 60.6	7/5/2014 5:01 58.2
1/5/2014 23:41 63.4	3/5/2014 0:46 62.7	4/5/2014 1:51 61.0	5/5/2014 2:56 66.5	6/5/2014 4:01 60.0	7/5/2014 5:06 59.2
1/5/2014 23:46 63.6 1/5/2014 23:51 63.9	3/5/2014 0:51 63.0 3/5/2014 0:56 62.5	4/5/2014 1:56 61.2 4/5/2014 2:01 61.2	5/5/2014 3:01 62.4 5/5/2014 3:06 60.1	6/5/2014 4:06 60.0 6/5/2014 4:11 59.2	7/5/2014 5:11 58.6 7/5/2014 5:16 58.7
1/5/2014 23:56 63.3	3/5/2014 1:01 63.5	4/5/2014 2:06 61.5	5/5/2014 3:11 58.8	6/5/2014 4:16 59.9	7/5/2014 5:21 57.6
2/5/2014 0:01 63.3 2/5/2014 0:06 62.5	3/5/2014 1:06 62.4 3/5/2014 1:11 62.9	4/5/2014 2:11 61.3 4/5/2014 2:16 61.6	5/5/2014 3:16 59.3 5/5/2014 3:21 58.5	6/5/2014 4:21 60.2 6/5/2014 4:26 59.9	7/5/2014 5:26 59.2 7/5/2014 5:31 57.9
2/5/2014 0:11 62.6	3/5/2014 1:16 63.9	4/5/2014 2:21 61.3	5/5/2014 3:26 58.4	6/5/2014 4:31 58.9	7/5/2014 5:36 59.2
2/5/2014 0:16 62.9	3/5/2014 1:21 63.2	4/5/2014 2:26 61.3	5/5/2014 3:31 58.0	6/5/2014 4:36 59.4	7/5/2014 5:41 59.9
2/5/2014 0:21 63.2 2/5/2014 0:26 67.8	3/5/2014 1:26 62.7 3/5/2014 1:31 62.1	4/5/2014 2:31 61.5 4/5/2014 2:36 61.8	5/5/2014 3:36 59.3 5/5/2014 3:41 57.2	6/5/2014 4:41 59.5 6/5/2014 4:46 60.2	7/5/2014 5:46 59.9 7/5/2014 5:51 60.2
2/5/2014 0:31 62.4	3/5/2014 1:36 62.1	4/5/2014 2:41 61.3	5/5/2014 3:46 55.6	6/5/2014 4:51 59.2	7/5/2014 5:56 60.3
2/5/2014 0:36 61.5 2/5/2014 0:41 61.1	3/5/2014 1:41 62.1 3/5/2014 1:46 61.0	4/5/2014 2:46 62.2 4/5/2014 2:51 61.7	5/5/2014 3:51 58.1 5/5/2014 3:56 57.5	6/5/2014 4:56 59.9 6/5/2014 5:01 60.5	7/5/2014 6:01 60.9 7/5/2014 6:06 61.1
2/5/2014 0:46 62.4	3/5/2014 1:51 61.3	4/5/2014 2:56 61.4	5/5/2014 4:01 58.0	6/5/2014 5:06 60.4	7/5/2014 6:11 61.5
2/5/2014 0:51 61.2 2/5/2014 0:56 61.0	3/5/2014 1:56 61.5 3/5/2014 2:01 62.1	4/5/2014 3:01 61.1 4/5/2014 3:06 61.2	5/5/2014 4:06 57.5 5/5/2014 4:11 57.7	6/5/2014 5:11 60.1 6/5/2014 5:16 60.1	7/5/2014 6:16 62.1 7/5/2014 6:21 61.9
2/5/2014 1:01 60.8	3/5/2014 2:06 61.5	4/5/2014 3:11 61.1	5/5/2014 4:16 58.9	6/5/2014 5:21 60.9	7/5/2014 6:26 63.1
2/5/2014 1:06 60.8	3/5/2014 2:11 61.5	4/5/2014 3:16 60.4	5/5/2014 4:21 58.3	6/5/2014 5:26 59.7 6/5/2014 5:31 59.7	7/5/2014 6:31 63.7
2/5/2014 1:11 60.6 2/5/2014 1:16 60.1	3/5/2014 2:16 61.5 3/5/2014 2:21 61.1	4/5/2014 3:21 60.7 4/5/2014 3:26 61.3	5/5/2014 4:26 57.6 5/5/2014 4:31 58.1	6/5/2014 5:31 59.7 6/5/2014 5:36 60.0	7/5/2014 6:36 63.4 7/5/2014 6:41 64.1
2/5/2014 1:21 60.7	3/5/2014 2:26 61.7	4/5/2014 3:31 60.6	5/5/2014 4:36 58.4	6/5/2014 5:41 60.6	7/5/2014 6:46 63.8
2/5/2014 1:26 60.3 2/5/2014 1:31 61.5	3/5/2014 2:31 61.8 3/5/2014 2:36 60.8	4/5/2014 3:36 61.1 4/5/2014 3:41 60.2	5/5/2014 4:41 57.3 5/5/2014 4:46 57.2	6/5/2014 5:46 60.6 6/5/2014 5:51 60.6	7/5/2014 6:51 64.9 7/5/2014 6:56 64.8
2/5/2014 1:36 60.9	3/5/2014 2:41 61.0	4/5/2014 3:46 60.5	5/5/2014 4:51 57.1	6/5/2014 5:56 61.1	7/5/2014 23:01 65.3
2/5/2014 1:41 59.4 2/5/2014 1:46 58.6	3/5/2014 2:46 61.0 3/5/2014 2:51 61.3	4/5/2014 3:51 61.0 4/5/2014 3:56 60.8	5/5/2014 4:56 57.4 5/5/2014 5:01 60.9	6/5/2014 6:01 61.3 6/5/2014 6:06 61.2	7/5/2014 23:06 65.4 7/5/2014 23:11 64.9
2/5/2014 1:51 59.8	3/5/2014 2:56 60.4	4/5/2014 4:01 60.1	5/5/2014 5:06 59.6	6/5/2014 6:11 61.3	7/5/2014 23:16 65.3
2/5/2014 1:56 59.9 2/5/2014 2:01 58.0	3/5/2014 3:01 60.3 3/5/2014 3:06 60.7	4/5/2014 4:06 60.4 4/5/2014 4:11 60.1	5/5/2014 5:11 58.3 5/5/2014 5:16 59.0	6/5/2014 6:16 64.0 6/5/2014 6:21 61.3	7/5/2014 23:21 65.6 7/5/2014 23:26 65.2
2/5/2014 2:06 57.6	3/5/2014 3:10 60.7	4/5/2014 4:16 59.6	5/5/2014 5:21 59.6	6/5/2014 6:26 61.9	7/5/2014 23:31 65.5
2/5/2014 2:11 58.2	3/5/2014 3:16 60.2	4/5/2014 4:21 60.1	5/5/2014 5:26 60.4	6/5/2014 6:31 62.0	7/5/2014 23:36 65.0
2/5/2014 2:16 58.8 2/5/2014 2:21 58.9	3/5/2014 3:21 59.8 3/5/2014 3:26 60.1	4/5/2014 4:26 60.2 4/5/2014 4:31 60.6	5/5/2014 5:31 59.5 5/5/2014 5:36 61.5	6/5/2014 6:36 61.9 6/5/2014 6:41 62.9	7/5/2014 23:41 65.4 7/5/2014 23:46 65.1
2/5/2014 2:26 59.0	3/5/2014 3:31 60.7	4/5/2014 4:36 60.7	5/5/2014 5:41 60.6	6/5/2014 6:46 62.6	7/5/2014 23:51 65.7
2/5/2014 2:31 59.3 2/5/2014 2:36 57.9	3/5/2014 3:36 59.9 3/5/2014 3:41 59.9	4/5/2014 4:41 61.2 4/5/2014 4:46 60.6	5/5/2014 5:46 61.6 5/5/2014 5:51 62.1	6/5/2014 6:51 62.9 6/5/2014 6:56 63.0	7/5/2014 23:56 64.7 8/5/2014 0:01 64.5
2/5/2014 2:41 58.2	3/5/2014 3:46 59.1	4/5/2014 4:51 60.2	5/5/2014 5:56 60.8	6/5/2014 23:01 64.8	8/5/2014 0:06 64.7
2/5/2014 2:46 58.4 2/5/2014 2:51 58.2	3/5/2014 3:51 59.6 3/5/2014 3:56 59.2	4/5/2014 4:56 59.7 4/5/2014 5:01 60.6	5/5/2014 6:01 61.5 5/5/2014 6:06 61.8	6/5/2014 23:06 64.1 6/5/2014 23:11 64.0	8/5/2014 0:11 64.1 8/5/2014 0:16 64.1
2/5/2014 2:56 58.3	3/5/2014 4:01 59.5	4/5/2014 5:06 59.4	5/5/2014 6:11 64.6	6/5/2014 23:16 64.0	8/5/2014 0:21 63.9
2/5/2014 3:01 56.6	3/5/2014 4:06 58.9	4/5/2014 5:11 60.6	5/5/2014 6:16 63.6	6/5/2014 23:21 64.0	8/5/2014 0:26 64.2
2/5/2014 3:06 57.9 2/5/2014 3:11 56.7	3/5/2014 4:11 59.2 3/5/2014 4:16 58.6	4/5/2014 5:16 60.5 4/5/2014 5:21 61.1	5/5/2014 6:21 62.6 5/5/2014 6:26 63.7	6/5/2014 23:26 63.6 6/5/2014 23:31 63.9	8/5/2014 0:31 64.2 8/5/2014 0:36 63.4
2/5/2014 3:16 55.2	3/5/2014 4:21 59.3	4/5/2014 5:26 60.6	5/5/2014 6:31 63.5	6/5/2014 23:36 63.9	8/5/2014 0:41 64.8
2/5/2014 3:21 56.3 2/5/2014 3:26 56.7	3/5/2014 4:26 59.2 3/5/2014 4:31 59.2	4/5/2014 5:31 60.0 4/5/2014 5:36 60.8	5/5/2014 6:36 64.3 5/5/2014 6:41 64.8	6/5/2014 23:41 64.8 6/5/2014 23:46 64.2	8/5/2014 0:46 63.5 8/5/2014 0:51 63.9
2/5/2014 3:31 57.3	3/5/2014 4:36 58.6	4/5/2014 5:41 61.3	5/5/2014 6:46 65.4	6/5/2014 23:51 63.5	8/5/2014 0:56 63.2
2/5/2014 3:36 58.4 2/5/2014 3:41 57.5	3/5/2014 4:41 59.3 3/5/2014 4:46 58.7	4/5/2014 5:46 61.7 4/5/2014 5:51 62.2	5/5/2014 6:51 66.3 5/5/2014 6:56 66.2	6/5/2014 23:56 62.7 7/5/2014 0:01 62.7	8/5/2014 1:01 63.5 8/5/2014 1:06 62.9
2/5/2014 3:46 57.4	3/5/2014 4:51 59.2	4/5/2014 5:56 60.6	5/5/2014 23:01 64.9	7/5/2014 0:06 62.8	8/5/2014 1:11 63.1
2/5/2014 3:51 56.4	3/5/2014 4:56 58.1	4/5/2014 6:01 61.4	5/5/2014 23:06 64.9	7/5/2014 0:11 62.0	8/5/2014 1:16 62.9
2/5/2014 3:56 56.7 2/5/2014 4:01 55.8	3/5/2014 5:01 59.4 3/5/2014 5:06 59.7	4/5/2014 6:06 61.1 4/5/2014 6:11 62.2	5/5/2014 23:11 64.9 5/5/2014 23:16 64.9	7/5/2014 0:16 62.5 7/5/2014 0:21 62.7	8/5/2014 1:21 62.8 8/5/2014 1:26 62.1
2/5/2014 4:06 56.6	3/5/2014 5:11 58.7	4/5/2014 6:16 62.4	5/5/2014 23:21 64.5	7/5/2014 0:26 62.1	8/5/2014 1:31 61.4
2/5/2014 4:11 56.7 2/5/2014 4:16 57.1	3/5/2014 5:16 59.1 3/5/2014 5:21 59.2	4/5/2014 6:21 62.6 4/5/2014 6:26 63.3	5/5/2014 23:26 64.5 5/5/2014 23:31 64.7	7/5/2014 0:31 62.4 7/5/2014 0:36 62.0	8/5/2014 1:36 61.7 8/5/2014 1:41 61.8
2/5/2014 4:21 56.7	3/5/2014 5:26 59.0	4/5/2014 6:31 62.3	5/5/2014 23:36 64.3	7/5/2014 0:41 62.2	8/5/2014 1:46 61.4
2/5/2014 4:26 56.6 2/5/2014 4:31 56.5	3/5/2014 5:31 60.2 3/5/2014 5:36 59.7	4/5/2014 6:36 63.6 4/5/2014 6:41 63.6	5/5/2014 23:41 64.0 5/5/2014 23:46 64.2	7/5/2014 0:46 60.7 7/5/2014 0:51 61.5	8/5/2014 1:51 60.5 8/5/2014 1:56 61.4
2/5/2014 4:36 56.4	3/5/2014 5:41 59.9	4/5/2014 6:46 63.2	5/5/2014 23:51 64.1	7/5/2014 0:56 61.0	8/5/2014 2:01 60.7
2/5/2014 4:41 55.7 2/5/2014 4:46 56.5	3/5/2014 5:46 61.4 3/5/2014 5:51 61.8	4/5/2014 6:51 63.0 4/5/2014 6:56 63.0	5/5/2014 23:56 63.9 6/5/2014 0:01 63.6	7/5/2014 1:01 60.8 7/5/2014 1:06 60.5	8/5/2014 2:06 61.4 8/5/2014 2:11 59.9
2/5/2014 4:51 56.9	3/5/2014 5:51 61.8 3/5/2014 5:56 61.6	4/5/2014 23:01 63.6	6/5/2014 0:06 63.9	7/5/2014 1:00 00.5	8/5/2014 2:16 61.2
2/5/2014 4:56 57.6	3/5/2014 6:01 61.1	4/5/2014 23:06 63.9	6/5/2014 0:11 64.1	7/5/2014 1:16 60.1	8/5/2014 2:21 60.2
2/5/2014 5:01 57.2 2/5/2014 5:06 58.4	3/5/2014 6:06 61.8 3/5/2014 6:11 61.0	4/5/2014 23:11 65.9 4/5/2014 23:16 64.0	6/5/2014 0:16 63.6 6/5/2014 0:21 63.3	7/5/2014 1:21 60.8 7/5/2014 1:26 60.4	8/5/2014 2:26 59.8 8/5/2014 2:31 60.8
2/5/2014 5:11 59.0	3/5/2014 6:16 62.2	4/5/2014 23:21 64.3	6/5/2014 0:26 64.0	7/5/2014 1:31 60.1	8/5/2014 2:36 59.0
2/5/2014 5:16 58.3 2/5/2014 5:21 59.0	3/5/2014 6:21 61.7 3/5/2014 6:26 62.3	4/5/2014 23:26 63.3 4/5/2014 23:31 63.2	6/5/2014 0:31 62.9 6/5/2014 0:36 63.0	7/5/2014 1:36 58.8 7/5/2014 1:41 59.5	8/5/2014 2:41 59.6 8/5/2014 2:46 60.1
2/5/2014 5:26 59.8	3/5/2014 6:31 62.9	4/5/2014 23:36 63.5	6/5/2014 0:41 62.8	7/5/2014 1:46 59.3	8/5/2014 2:51 59.6
2/5/2014 5:31 58.1 2/5/2014 5:36 59.6	3/5/2014 6:36 62.6 3/5/2014 6:41 62.1	4/5/2014 23:41 63.3 4/5/2014 23:46 63.2	6/5/2014 0:46 63.0 6/5/2014 0:51 62.7	7/5/2014 1:51 59.3 7/5/2014 1:56 57.6	8/5/2014 2:56 59.4 8/5/2014 3:01 59.0
2/5/2014 5:41 59.7	3/5/2014 6:46 63.4	4/5/2014 23:51 63.0	6/5/2014 0:56 63.0	7/5/2014 2:01 58.2	8/5/2014 3:06 59.2
2/5/2014 5:46 59.3	3/5/2014 6:51 63.3	4/5/2014 23:56 62.4	6/5/2014 1:01 62.2	7/5/2014 2:06 59.3	8/5/2014 3:11 58.3 8/5/2014 3:16 59.8
2/5/2014 5:51 60.0 2/5/2014 5:56 60.3	3/5/2014 6:56 62.7 3/5/2014 23:01 64.4	5/5/2014 0:01 62.9 5/5/2014 0:06 62.9	6/5/2014 1:06 62.6 6/5/2014 1:11 62.5	7/5/2014 2:11 57.5 7/5/2014 2:16 57.9	8/5/2014 3:21 59.4
2/5/2014 6:01 59.6	3/5/2014 23:06 64.5	5/5/2014 0:11 62.6	6/5/2014 1:16 62.8 6/5/2014 1:21 62.6	7/5/2014 2:21 58.7	8/5/2014 3:26 59.5 8/5/2014 2:21 58.8
2/5/2014 6:06 61.1 2/5/2014 6:11 60.9	3/5/2014 23:11 64.3 3/5/2014 23:16 64.2	5/5/2014 0:16 63.0 5/5/2014 0:21 63.1	6/5/2014 1:21 62.6 6/5/2014 1:26 62.5	7/5/2014 2:26 57.0 7/5/2014 2:31 58.9	8/5/2014 3:31 58.8 8/5/2014 3:36 60.0
2/5/2014 6:16 61.8	3/5/2014 23:21 63.7	5/5/2014 0:26 63.0	6/5/2014 1:31 62.0	7/5/2014 2:36 57.6	8/5/2014 3:41 59.0
2/5/2014 6:21 61.7 2/5/2014 6:26 62.2	3/5/2014 23:26 64.0 3/5/2014 23:31 63.7	5/5/2014 0:31 62.7 5/5/2014 0:36 62.4	6/5/2014 1:36 62.3 6/5/2014 1:41 62.3	7/5/2014 2:41 58.7 7/5/2014 2:46 58.5	8/5/2014 3:46 58.6 8/5/2014 3:51 59.1
2/5/2014 6:31 62.6	3/5/2014 23:36 63.3	5/5/2014 0:41 62.3	6/5/2014 1:46 62.1	7/5/2014 2:51 58.7	8/5/2014 3:56 58.9
2/5/2014 6:36 62.9 2/5/2014 6:41 63.2	3/5/2014 23:41 63.5 3/5/2014 23:46 63.3	5/5/2014 0:46 61.6 5/5/2014 0:51 62.5	6/5/2014 1:51 61.4 6/5/2014 1:56 61.3	7/5/2014 2:56 55.5 7/5/2014 3:01 57.0	8/5/2014 4:01 58.2 8/5/2014 4:06 58.1
2/5/2014 6:46 64.0	3/5/2014 23:51 63.5	5/5/2014 0:56 61.6	6/5/2014 2:01 62.5	7/5/2014 3:06 56.8	8/5/2014 4:11 59.0
2/5/2014 6:51 63.8 2/5/2014 6:56 63.9	3/5/2014 23:56 63.4 4/5/2014 0:01 63.5	5/5/2014 1:01 61.0 5/5/2014 1:06 60.8	6/5/2014 2:06 61.7 6/5/2014 2:11 61.6	7/5/2014 3:11 56.2 7/5/2014 3:16 57.2	8/5/2014 4:16 58.4 8/5/2014 4:21 59.3
2/5/2014 23:01 63.9	4/5/2014 0:06 63.9	5/5/2014 1:11 60.4	6/5/2014 2:16 61.8	7/5/2014 3:21 56.0	8/5/2014 4:26 58.3
2/5/2014 23:06 64.1	4/5/2014 0:11 62.9	5/5/2014 1:16 61.0 5/5/2014 1:21 61.2	6/5/2014 2:21 61.9 6/5/2014 2:26 61 5	7/5/2014 3:26 56.5	8/5/2014 4:31 58.0 8/5/2014 4:36 58.0
2/5/2014 23:11 64.1 2/5/2014 23:16 63.9	4/5/2014 0:16 62.6 4/5/2014 0:21 62.5	5/5/2014 1:21 61.2 5/5/2014 1:26 60.5	6/5/2014 2:26 61.5 6/5/2014 2:31 61.6	7/5/2014 3:31 56.8 7/5/2014 3:36 56.2	8/5/2014 4:36 58.0 8/5/2014 4:41 59.0
2/5/2014 23:21 64.2	4/5/2014 0:26 62.8	5/5/2014 1:31 59.8	6/5/2014 2:36 60.8	7/5/2014 3:41 57.1	8/5/2014 4:46 58.5
2/5/2014 23:26 64.3 2/5/2014 23:31 64.0	4/5/2014 0:31 62.9 4/5/2014 0:36 62.5	5/5/2014 1:36 60.1 5/5/2014 1:41 60.7	6/5/2014 2:41 59.8 6/5/2014 2:46 59.9	7/5/2014 3:46 56.4 7/5/2014 3:51 55.7	8/5/2014 4:51 59.0 8/5/2014 4:56 59.1
2/5/2014 23:36 63.9	4/5/2014 0:41 63.0	5/5/2014 1:46 59.2	6/5/2014 2:51 61.5	7/5/2014 3:56 55.0	8/5/2014 5:01 59.8
2/5/2014 23:41 63.5 2/5/2014 23:46 64.2	4/5/2014 0:46 61.8 4/5/2014 0:51 62.3	5/5/2014 1:51 59.7 5/5/2014 1:56 58.0	6/5/2014 2:56 60.2 6/5/2014 3:01 60.7	7/5/2014 4:01 54.9 7/5/2014 4:06 55.7	8/5/2014 5:06 59.0 8/5/2014 5:11 57.9
2/5/2014 23:51 64.3	4/5/2014 0:56 62.2	5/5/2014 2:01 60.2	6/5/2014 3:06 60.9	7/5/2014 4:11 55.7	8/5/2014 5:16 60.1
2/5/2014 23:56 63.8 3/5/2014 0:01 63.6	4/5/2014 1:01 63.0 4/5/2014 1:06 61.9	5/5/2014 2:06 58.6 5/5/2014 2:11 59.5	6/5/2014 3:11 60.2 6/5/2014 3:16 61.0	7/5/2014 4:16 56.4 7/5/2014 4:21 57.8	8/5/2014 5:21 60.4 8/5/2014 5:26 60.6
3/5/2014 0:06 64.1	4/5/2014 1:11 61.6	5/5/2014 2:16 58.0	6/5/2014 3:21 60.2	7/5/2014 4:26 55.4	8/5/2014 5:31 60.8
3/5/2014 0:11 63.4	4/5/2014 1:16 62.0	5/5/2014 2:21 59.9	6/5/2014 3:26 59.4	7/5/2014 4:31 54.4	8/5/2014 5:36 61.3
3/5/2014 0:16 62.9 3/5/2014 0:21 63.4	4/5/2014 1:21 62.3 4/5/2014 1:26 61.8	5/5/2014 2:26 59.1 5/5/2014 2:31 59.2	6/5/2014 3:31 60.3 6/5/2014 3:36 60.9	7/5/2014 4:36 57.0 7/5/2014 4:41 56.8	8/5/2014 5:41 60.7 8/5/2014 5:46 61.0
3/5/2014 0:26 63.5	4/5/2014 1:31 61.8	5/5/2014 2:36 58.0	6/5/2014 3:41 60.9	7/5/2014 4:46 55.4	8/5/2014 5:51 61.3
3/5/2014 0:31 62.8 3/5/2014 0:36 62.3	4/5/2014 1:36 61.9 4/5/2014 1:41 61.6	5/5/2014 2:41 61.3 5/5/2014 2:46 72.4	6/5/2014 3:46 60.4 6/5/2014 3:51 60.1	7/5/2014 4:51 58.3 7/5/2014 4:56 57.5	8/5/2014 5:56 61.2 8/5/2014 6:01 61.9
	-	-	-		-

Real-time Noise Data 8/5/2014 6:06 62.1	RTN2a (Hong Kong Electric Cen 9/5/2014 23:11 66.5	tre) 11/5/2014 0:16 64.6	12/5/2014 1:21 64.1	13/5/2014 2:26 60.6	14/5/2014 3:31 58.6
8/5/2014 6:11 62.7	9/5/2014 23:16 67.0	11/5/2014 0:21 63.8	12/5/2014 1:26 63.1	13/5/2014 2:31 59.4	14/5/2014 3:36 58.0
8/5/2014 6:16 63.2 8/5/2014 6:21 63.2	9/5/2014 23:21 67.5 9/5/2014 23:26 66.8	11/5/2014 0:26 64.7 11/5/2014 0:31 64.2	12/5/2014 1:31 61.8 12/5/2014 1:36 64.7	13/5/2014 2:36 62.9 13/5/2014 2:41 61.7	14/5/2014 3:41 59.1 14/5/2014 3:46 59.1
8/5/2014 6:26 63.9	9/5/2014 23:31 67.3	11/5/2014 0:36 64.0	12/5/2014 1:41 64.3	13/5/2014 2:46 59.9	14/5/2014 3:51 59.6
8/5/2014 6:31 63.9 8/5/2014 6:36 64.2	9/5/2014 23:36 66.8 9/5/2014 23:41 66.7	11/5/2014 0:41 64.0 11/5/2014 0:46 63.8	12/5/2014 1:46 64.8 12/5/2014 1:51 61.9	13/5/2014 2:51 60.6 13/5/2014 2:56 60.5	14/5/2014 3:56 58.8 14/5/2014 4:01 57.5
8/5/2014 6:41 64.6	9/5/2014 23:46 66.3	11/5/2014 0:51 63.0	12/5/2014 1:56 61.6	13/5/2014 3:01 59.8	14/5/2014 4:06 57.2
8/5/2014 6:46 64.8	9/5/2014 23:51 66.3	11/5/2014 0:56 63.7	12/5/2014 2:01 62.1	13/5/2014 3:06 59.2	14/5/2014 4:11 59.7
8/5/2014 6:51 65.2 8/5/2014 6:56 65.3	9/5/2014 23:56 66.2 10/5/2014 0:01 66.5	11/5/2014 1:01 63.6 11/5/2014 1:06 63.3	12/5/2014 2:06 66.2 12/5/2014 2:11 65.3	13/5/2014 3:11 59.6 13/5/2014 3:16 59.2	14/5/2014 4:16 58.8 14/5/2014 4:21 58.9
8/5/2014 23:01 66.0	10/5/2014 0:06 66.3	11/5/2014 1:11 63.0	12/5/2014 2:16 67.7	13/5/2014 3:21 59.1	14/5/2014 4:26 57.2
8/5/2014 23:06 66.0 8/5/2014 23:11 66.3	10/5/2014 0:11 65.9 10/5/2014 0:16 66.8	11/5/2014 1:16 62.5 11/5/2014 1:21 62.8	12/5/2014 2:21 66.6 12/5/2014 2:26 67.6	13/5/2014 3:26 58.1 13/5/2014 3:31 58.7	14/5/2014 4:31 57.1 14/5/2014 4:36 58.6
8/5/2014 23:16 66.1	10/5/2014 0:21 67.2	11/5/2014 1:26 63.9	12/5/2014 2:31 64.8	13/5/2014 3:36 58.8	14/5/2014 4:41 58.6
8/5/2014 23:21 66.0 8/5/2014 23:26 66.0	10/5/2014 0:26 66.1 10/5/2014 0:31 66.2	11/5/2014 1:31 62.5 11/5/2014 1:36 62.6	12/5/2014 2:36 61.8 12/5/2014 2:41 61.1	13/5/2014 3:41 57.7 13/5/2014 3:46 58.8	14/5/2014 4:46 57.9 14/5/2014 4:51 58.4
8/5/2014 23:31 65.8	10/5/2014 0:36 65.6	11/5/2014 1:41 62.2	12/5/2014 2:46 61.2	13/5/2014 3:51 58.6	14/5/2014 4:56 59.4
8/5/2014 23:36 65.4	10/5/2014 0:41 65.4	11/5/2014 1:46 62.1	12/5/2014 2:51 62.4	13/5/2014 3:56 59.2	14/5/2014 5:01 58.9
8/5/2014 23:41 65.9 8/5/2014 23:46 66.5	10/5/2014 0:46 65.5 10/5/2014 0:51 64.6	11/5/2014 1:51 62.5 11/5/2014 1:56 62.0	12/5/2014 2:56 61.7 12/5/2014 3:01 60.6	13/5/2014 4:01 59.1 13/5/2014 4:06 59.9	14/5/2014 5:06 58.5 14/5/2014 5:11 60.7
8/5/2014 23:51 66.4	10/5/2014 0:56 65.6	11/5/2014 2:01 61.4	12/5/2014 3:06 60.6	13/5/2014 4:11 59.0	14/5/2014 5:16 59.0
8/5/2014 23:56 65.6 9/5/2014 0:01 65.6	10/5/2014 1:01 64.9 10/5/2014 1:06 64.4	11/5/2014 2:06 61.5 11/5/2014 2:11 62.9	12/5/2014 3:11 59.7 12/5/2014 3:16 59.1	13/5/2014 4:16 60.2 13/5/2014 4:21 62.6	14/5/2014 5:21 59.7 14/5/2014 5:26 59.2
9/5/2014 0:06 65.9	10/5/2014 1:11 64.2	11/5/2014 2:16 62.9	12/5/2014 3:21 59.4	13/5/2014 4:26 60.1	14/5/2014 5:31 59.0
9/5/2014 0:11 66.2 9/5/2014 0:16 65.3	10/5/2014 1:16 64.1 10/5/2014 1:21 64.6	11/5/2014 2:21 61.7 11/5/2014 2:26 62.1	12/5/2014 3:26 59.0 12/5/2014 3:31 58.5	13/5/2014 4:31 58.5 13/5/2014 4:36 59.7	14/5/2014 5:36 60.0 14/5/2014 5:41 60.2
9/5/2014 0:21 65.5	10/5/2014 1:26 64.2	11/5/2014 2:31 61.5	12/5/2014 3:36 58.4	13/5/2014 4:41 63.7	14/5/2014 5:46 59.4
9/5/2014 0:26 66.4 9/5/2014 0:31 66.4	10/5/2014 1:31 63.8 10/5/2014 1:36 63.8	11/5/2014 2:36 61.4 11/5/2014 2:41 62.3	12/5/2014 3:41 58.5 12/5/2014 3:46 60.2	13/5/2014 4:46 67.4 13/5/2014 4:51 62.3	14/5/2014 5:51 60.7 14/5/2014 5:56 61.5
9/5/2014 0:31 00:4	10/5/2014 1:41 63.1	11/5/2014 2:46 61.3	12/5/2014 3:51 57.6	13/5/2014 4:56 62.4	14/5/2014 6:01 60.7
9/5/2014 0:41 64.9	10/5/2014 1:46 63.6	11/5/2014 2:51 62.5	12/5/2014 3:56 57.9	13/5/2014 5:01 65.8	14/5/2014 6:06 61.7
9/5/2014 0:46 64.5 9/5/2014 0:51 65.1	10/5/2014 1:51 63.3 10/5/2014 1:56 63.4	11/5/2014 2:56 61.2 11/5/2014 3:01 62.1	12/5/2014 4:01 57.7 12/5/2014 4:06 58.6	13/5/2014 5:06 65.5 13/5/2014 5:11 67.2	14/5/2014 6:11 61.9 14/5/2014 6:16 61.9
9/5/2014 0:56 67.5	10/5/2014 2:01 63.1	11/5/2014 3:06 62.8	12/5/2014 4:11 59.3	13/5/2014 5:16 61.8	14/5/2014 6:21 61.9
9/5/2014 1:01 66.3 9/5/2014 1:06 65.4	10/5/2014 2:06 63.3 10/5/2014 2:11 63.8	11/5/2014 3:11 61.6 11/5/2014 3:16 61.1	12/5/2014 4:16 58.0 12/5/2014 4:21 60.2	13/5/2014 5:21 62.1 13/5/2014 5:26 61.7	14/5/2014 6:26 63.2 14/5/2014 6:31 63.2
9/5/2014 1:11 65.0	10/5/2014 2:16 63.2	11/5/2014 3:21 61.5	12/5/2014 4:26 58.5	13/5/2014 5:31 61.7	14/5/2014 6:36 63.2
9/5/2014 1:16 64.8 9/5/2014 1:21 64.6	10/5/2014 2:21 63.6 10/5/2014 2:26 63.0	11/5/2014 3:26 60.9 11/5/2014 3:31 60.9	12/5/2014 4:31 57.4 12/5/2014 4:36 57.5	13/5/2014 5:36 62.3 13/5/2014 5:41 62.1	14/5/2014 6:41 63.7 14/5/2014 6:46 63.8
9/5/2014 1:26 64.7	10/5/2014 2:31 63.4	11/5/2014 3:36 61.2	12/5/2014 4:41 56.8	13/5/2014 5:46 62.3	14/5/2014 6:51 64.0
9/5/2014 1:31 63.2	10/5/2014 2:36 63.4	11/5/2014 3:41 60.5	12/5/2014 4:46 57.8	13/5/2014 5:51 61.8	14/5/2014 6:56 64.5
9/5/2014 1:36 65.6 9/5/2014 1:41 62.6	10/5/2014 2:41 62.3 10/5/2014 2:46 62.2	11/5/2014 3:46 60.6 11/5/2014 3:51 61.5	12/5/2014 4:51 58.9 12/5/2014 4:56 56.0	13/5/2014 5:56 61.3 13/5/2014 6:01 62.4	14/5/2014 23:01 64.3 14/5/2014 23:06 64.3
9/5/2014 1:46 62.9	10/5/2014 2:51 62.8	11/5/2014 3:56 61.1	12/5/2014 5:01 59.8	13/5/2014 6:06 61.6	14/5/2014 23:11 64.4
9/5/2014 1:51 62.2 9/5/2014 1:56 64.3	10/5/2014 2:56 61.6 10/5/2014 3:01 62.0	11/5/2014 4:01 60.3 11/5/2014 4:06 59.7	12/5/2014 5:06 60.0 12/5/2014 5:11 59.3	13/5/2014 6:11 62.8 13/5/2014 6:16 64.3	14/5/2014 23:16 66.1 14/5/2014 23:21 64.8
9/5/2014 2:01 62.8	10/5/2014 3:06 62.2	11/5/2014 4:11 59.7	12/5/2014 5:16 60.1	13/5/2014 6:21 67.7	14/5/2014 23:26 64.2
9/5/2014 2:06 64.1 9/5/2014 2:11 62.2	10/5/2014 3:11 61.6 10/5/2014 3:16 61.5	11/5/2014 4:16 62.0 11/5/2014 4:21 61.2	12/5/2014 5:21 59.7 12/5/2014 5:26 60.7	13/5/2014 6:26 67.1 13/5/2014 6:31 64.8	14/5/2014 23:31 64.1 14/5/2014 23:36 64.4
9/5/2014 2:16 61.2	10/5/2014 3:21 61.9	11/5/2014 4:26 60.6	12/5/2014 5:31 60.5	13/5/2014 6:36 67.3	14/5/2014 23:41 63.8
9/5/2014 2:21 61.7	10/5/2014 3:26 61.3	11/5/2014 4:31 60.8	12/5/2014 5:36 61.0	13/5/2014 6:41 68.5	14/5/2014 23:46 64.0
9/5/2014 2:26 62.0 9/5/2014 2:31 64.0	10/5/2014 3:31 61.6 10/5/2014 3:36 61.6	11/5/2014 4:36 60.6 11/5/2014 4:41 60.5	12/5/2014 5:41 59.3 12/5/2014 5:46 60.3	13/5/2014 6:46 66.5 13/5/2014 6:51 66.7	14/5/2014 23:51 64.3 14/5/2014 23:56 63.6
9/5/2014 2:36 65.5	10/5/2014 3:41 61.6	11/5/2014 4:46 59.4	12/5/2014 5:51 60.9	13/5/2014 6:56 66.2	15/5/2014 0:01 63.5
9/5/2014 2:41 64.9 9/5/2014 2:46 64.6	10/5/2014 3:46 61.4 10/5/2014 3:51 61.0	11/5/2014 4:51 61.1 11/5/2014 4:56 59.5	12/5/2014 5:56 61.2 12/5/2014 6:01 61.5	13/5/2014 23:01 65.2 13/5/2014 23:06 64.5	15/5/2014 0:06 63.5 15/5/2014 0:11 63.7
9/5/2014 2:51 63.5	10/5/2014 3:56 62.0	11/5/2014 5:01 60.9	12/5/2014 6:06 61.8	13/5/2014 23:11 64.5	15/5/2014 0:16 63.8
9/5/2014 2:56 61.6 9/5/2014 3:01 60.1	10/5/2014 4:01 60.1 10/5/2014 4:06 61.5	11/5/2014 5:06 60.7 11/5/2014 5:11 60.6	12/5/2014 6:11 62.6 12/5/2014 6:16 64.6	13/5/2014 23:16 64.2 13/5/2014 23:21 64.2	15/5/2014 0:21 63.2 15/5/2014 0:26 63.6
9/5/2014 3:06 62.4	10/5/2014 4:11 61.4	11/5/2014 5:16 60.5	12/5/2014 6:21 62.7	13/5/2014 23:26 64.7	15/5/2014 0:31 63.0
9/5/2014 3:11 60.4 9/5/2014 3:16 61.7	10/5/2014 4:16 60.6 10/5/2014 4:21 60.7	11/5/2014 5:21 60.9 11/5/2014 5:26 61.0	12/5/2014 6:26 64.2 12/5/2014 6:31 63.9	13/5/2014 23:31 64.3 13/5/2014 23:36 64.0	15/5/2014 0:36 62.7 15/5/2014 0:41 63.3
9/5/2014 3:16 61.7 9/5/2014 3:21 61.5	10/5/2014 4:21 60.7 10/5/2014 4:26 61.3	11/5/2014 5:26 61.0 11/5/2014 5:31 61.0	12/5/2014 6:31 63.9	13/5/2014 23:41 64.0	15/5/2014 0:41 03.3
9/5/2014 3:26 60.9	10/5/2014 4:31 61.1	11/5/2014 5:36 60.9	12/5/2014 6:41 64.6	13/5/2014 23:46 63.8	15/5/2014 0:51 61.8
9/5/2014 3:31 59.9 9/5/2014 3:36 60.4	10/5/2014 4:36 60.6 10/5/2014 4:41 60.9	11/5/2014 5:41 61.2 11/5/2014 5:46 61.0	12/5/2014 6:46 65.1 12/5/2014 6:51 65.3	13/5/2014 23:51 64.6 13/5/2014 23:56 63.7	15/5/2014 0:56 62.1 15/5/2014 1:01 62.0
9/5/2014 3:41 61.6	10/5/2014 4:46 59.8	11/5/2014 5:51 60.9	12/5/2014 6:56 65.4	14/5/2014 0:01 63.7	15/5/2014 1:06 61.7
9/5/2014 3:46 60.0 9/5/2014 3:51 59.7	10/5/2014 4:51 60.7 10/5/2014 4:56 60.4	11/5/2014 5:56 60.9 11/5/2014 6:01 60.9	12/5/2014 23:01 64.8 12/5/2014 23:06 64.3	14/5/2014 0:06 63.3 14/5/2014 0:11 63.9	15/5/2014 1:11 62.0 15/5/2014 1:16 62.0
9/5/2014 3:56 60.5	10/5/2014 5:01 60.8	11/5/2014 6:06 61.3	12/5/2014 23:11 64.9	14/5/2014 0:16 64.0	15/5/2014 1:21 61.5
9/5/2014 4:01 60.1 9/5/2014 4:06 60.0	10/5/2014 5:06 60.3 10/5/2014 5:11 60.7	11/5/2014 6:11 62.0 11/5/2014 6:16 62.0	12/5/2014 23:16 64.7 12/5/2014 23:21 64.4	14/5/2014 0:21 63.5 14/5/2014 0:26 63.6	15/5/2014 1:26 62.0 15/5/2014 1:31 61.3
9/5/2014 4:11 59.2	10/5/2014 5:16 60.8	11/5/2014 6:21 61.3	12/5/2014 23:26 64.7	14/5/2014 0:31 62.9	15/5/2014 1:36 62.3
9/5/2014 4:16 60.4 9/5/2014 4:21 59.1	10/5/2014 5:21 61.1 10/5/2014 5:26 61.3	11/5/2014 6:26 61.5 11/5/2014 6:31 61.8	12/5/2014 23:31 65.1 12/5/2014 23:36 64.6	14/5/2014 0:36 63.2 14/5/2014 0:41 63.1	15/5/2014 1:41 61.5 15/5/2014 1:46 60.7
9/5/2014 4:26 58.8	10/5/2014 5:31 59.6	11/5/2014 6:36 61.9	12/5/2014 23:41 64.3	14/5/2014 0:46 63.0	15/5/2014 1:51 61.2
9/5/2014 4:31 59.2	10/5/2014 5:36 60.9	11/5/2014 6:41 62.7	12/5/2014 23:46 63.9	14/5/2014 0:51 62.2	15/5/2014 1:56 60.9
9/5/2014 4:36 58.9 9/5/2014 4:41 59.7	10/5/2014 5:41 62.2 10/5/2014 5:46 61.4	11/5/2014 6:46 63.3 11/5/2014 6:51 63.1	12/5/2014 23:51 64.4 12/5/2014 23:56 63.8	14/5/2014 0:56 61.9 14/5/2014 1:01 62.6	15/5/2014 2:01 60.6 15/5/2014 2:06 60.4
9/5/2014 4:46 59.1	10/5/2014 5:51 61.7	11/5/2014 6:56 62.7	13/5/2014 0:01 64.2	14/5/2014 1:06 62.8	15/5/2014 2:11 60.1
9/5/2014 4:51 56.9 9/5/2014 4:56 59.2	10/5/2014 5:56 63.0 10/5/2014 6:01 61.4	11/5/2014 23:01 69.8 11/5/2014 23:06 69.2	13/5/2014 0:06 63.8 13/5/2014 0:11 64.0	14/5/2014 1:11 61.8 14/5/2014 1:16 61.3	15/5/2014 2:16 60.3 15/5/2014 2:21 61.6
9/5/2014 5:01 59.4	10/5/2014 6:06 66.0	11/5/2014 23:11 69.5	13/5/2014 0:16 63.2	14/5/2014 1:21 62.5	15/5/2014 2:26 60.3
9/5/2014 5:06 58.7 9/5/2014 5:11 60.4	10/5/2014 6:11 62.7 10/5/2014 6:16 62.1	11/5/2014 23:16 67.7 11/5/2014 23:21 66.1	13/5/2014 0:21 63.5 13/5/2014 0:26 63.3	14/5/2014 1:26 61.3 14/5/2014 1:31 62.2	15/5/2014 2:31 60.0 15/5/2014 2:36 60.1
9/5/2014 5:16 60.7	10/5/2014 6:21 63.5	11/5/2014 23:26 65.7	13/5/2014 0:31 63.2	14/5/2014 1:36 61.0	15/5/2014 2:41 59.7
9/5/2014 5:21 60.6	10/5/2014 6:26 63.0	11/5/2014 23:31 65.1	13/5/2014 0:36 63.2 12/5/2014 0:41 63.6	14/5/2014 1:41 61.3	15/5/2014 2:46 60.0
9/5/2014 5:26 60.1 9/5/2014 5:31 60.2	10/5/2014 6:31 63.3 10/5/2014 6:36 63.9	11/5/2014 23:36 65.3 11/5/2014 23:41 66.8	13/5/2014 0:41 63.6 13/5/2014 0:46 62.4	14/5/2014 1:46 60.5 14/5/2014 1:51 60.7	15/5/2014 2:51 60.4 15/5/2014 2:56 59.5
9/5/2014 5:36 61.1	10/5/2014 6:41 63.8	11/5/2014 23:46 66.5	13/5/2014 0:51 62.9	14/5/2014 1:56 61.1	15/5/2014 3:01 60.3
9/5/2014 5:41 61.0 9/5/2014 5:46 62.0	10/5/2014 6:46 64.2 10/5/2014 6:51 64.1	11/5/2014 23:51 65.8 11/5/2014 23:56 65.8	13/5/2014 0:56 62.1 13/5/2014 1:01 62.4	14/5/2014 2:01 60.3 14/5/2014 2:06 60.2	15/5/2014 3:06 58.9 15/5/2014 3:11 59.3
9/5/2014 5:51 61.5	10/5/2014 6:56 63.7	12/5/2014 0:01 68.7	13/5/2014 1:06 62.6	14/5/2014 2:11 59.3	15/5/2014 3:16 58.3
9/5/2014 5:56 61.8 9/5/2014 6:01 61.4	10/5/2014 23:01 65.3 10/5/2014 23:06 65.2	12/5/2014 0:06 66.3 12/5/2014 0:11 65.6	13/5/2014 1:11 62.7 13/5/2014 1:16 61.9	14/5/2014 2:16 59.8 14/5/2014 2:21 59.9	15/5/2014 3:21 59.3 15/5/2014 3:26 58.8
9/5/2014 6:06 62.2	10/5/2014 23:11 65.4	12/5/2014 0:16 66.4	13/5/2014 1:21 61.7	14/5/2014 2:26 59.6	15/5/2014 3:31 59.0
9/5/2014 6:11 61.9 9/5/2014 6:16 62.4	10/5/2014 23:16 65.2 10/5/2014 23:21 65.6	12/5/2014 0:21 64.4 12/5/2014 0:26 64.5	13/5/2014 1:26 62.1 13/5/2014 1:31 61.9	14/5/2014 2:31 59.5 14/5/2014 2:36 60.6	15/5/2014 3:36 59.5 15/5/2014 3:41 58.3
9/5/2014 6:21 63.5	10/5/2014 23:26 65.3	12/5/2014 0:31 64.2	13/5/2014 1:36 61.3	14/5/2014 2:36 60.6	15/5/2014 3:46 59.0
9/5/2014 6:26 64.0	10/5/2014 23:31 65.2	12/5/2014 0:36 63.8	13/5/2014 1:41 61.2	14/5/2014 2:46 58.6	15/5/2014 3:51 58.1
9/5/2014 6:31 64.5 9/5/2014 6:36 65.0	10/5/2014 23:36 65.4 10/5/2014 23:41 65.2	12/5/2014 0:41 63.2 12/5/2014 0:46 62.7	13/5/2014 1:46 60.7 13/5/2014 1:51 61.2	14/5/2014 2:51 59.4 14/5/2014 2:56 61.2	15/5/2014 3:56 58.7 15/5/2014 4:01 58.3
9/5/2014 6:41 65.6	10/5/2014 23:46 64.8	12/5/2014 0:51 63.0	13/5/2014 1:56 60.8	14/5/2014 3:01 59.6	15/5/2014 4:06 59.2
9/5/2014 6:46 66.1 9/5/2014 6:51 66.1	10/5/2014 23:51 64.5 10/5/2014 23:56 64.4	12/5/2014 0:56 63.6 12/5/2014 1:01 66.5	13/5/2014 2:01 60.7 13/5/2014 2:06 60.5	14/5/2014 3:06 59.4 14/5/2014 3:11 59.6	15/5/2014 4:11 58.6 15/5/2014 4:16 58.2
9/5/2014 6:56 66.9	11/5/2014 0:01 64.4	12/5/2014 1:06 64.9	13/5/2014 2:11 59.7	14/5/2014 3:16 59.9	15/5/2014 4:21 58.3
9/5/2014 23:01 67.1 9/5/2014 23:06 66.5	11/5/2014 0:06 64.6 11/5/2014 0:11 64.5	12/5/2014 1:11 66.3 12/5/2014 1:16 67.3	13/5/2014 2:16 60.7 13/5/2014 2:21 60.7	14/5/2014 3:21 58.3 14/5/2014 3:26 58.0	15/5/2014 4:26 59.1 15/5/2014 4:31 57.8


Real-time Noise Data           15/5/2014 4:36         59.0           15/5/2014 4:41         59.2	RTN2a (Hong Kong Electric Cer 16/5/2014 5:41 61.5 16/5/2014 5:46 61.8	17/5/2014 6:46 64.3 17/5/2014 6:51 64.0	18/5/2014 23:51 63.2 18/5/2014 23:56 63.7	20/5/2014 0:56 61.0 20/5/2014 1:01 61.0	21/5/2014 2:01 61.2 21/5/2014 2:06 61.0
15/5/2014 4:46 58.5	16/5/2014 5:51 61.1	17/5/2014 6:56 64.4	19/5/2014 0:01 63.1	20/5/2014 1:06 60.7	21/5/2014 2:11 61.8
15/5/2014 4:51 58.1 15/5/2014 4:56 58.5	16/5/2014 5:56 61.8 16/5/2014 6:01 61.9	17/5/2014 23:01 63.9 17/5/2014 23:06 64.3	19/5/2014 0:06 63.3 19/5/2014 0:11 63.2	20/5/2014 1:11 60.7 20/5/2014 1:16 59.1	21/5/2014 2:16 61.0 21/5/2014 2:21 61.1
15/5/2014 5:01 59.1	16/5/2014 6:06 62.2	17/5/2014 23:11 63.8	19/5/2014 0:16 62.3	20/5/2014 1:21 59.7	21/5/2014 2:26 60.9
15/5/2014 5:06 58.6 15/5/2014 5:11 58.5	16/5/2014 6:11 62.3 16/5/2014 6:16 62.8	17/5/2014 23:16 63.9 17/5/2014 23:21 63.4	19/5/2014 0:21 63.2 19/5/2014 0:26 62.6	20/5/2014 1:26 58.8 20/5/2014 1:31 59.4	21/5/2014 2:31 60.6 21/5/2014 2:36 60.7
15/5/2014 5:11 58.5 15/5/2014 5:16 60.4	16/5/2014 6:16 62.8 16/5/2014 6:21 63.1	17/5/2014 23:21 63.4 17/5/2014 23:26 63.2	19/5/2014 0:26 62.6 19/5/2014 0:31 62.3	20/5/2014 1:31 59.4 20/5/2014 1:36 58.3	21/5/2014 2:36 60.7 21/5/2014 2:41 59.8
15/5/2014 5:21 61.4	16/5/2014 6:26 63.3	17/5/2014 23:31 63.5	19/5/2014 0:36 62.1	20/5/2014 1:41 58.2	21/5/2014 2:46 60.1
15/5/2014 5:26 60.7 15/5/2014 5:31 59.6	16/5/2014 6:31 63.8 16/5/2014 6:36 64.6	17/5/2014 23:36 63.3 17/5/2014 23:41 63.1	19/5/2014 0:41 61.1 19/5/2014 0:46 61.1	20/5/2014 1:46 59.5 20/5/2014 1:51 60.1	21/5/2014 2:51 60.9 21/5/2014 2:56 59.9
15/5/2014 5:36 60.8	16/5/2014 6:41 65.2	17/5/2014 23:46 63.4	19/5/2014 0:51 62.0	20/5/2014 1:56 59.7	21/5/2014 3:01 61.5
15/5/2014 5:41 61.4 15/5/2014 5:46 60.5	16/5/2014 6:46 64.9 16/5/2014 6:51 65.4	17/5/2014 23:51 63.2 17/5/2014 23:56 63.7	19/5/2014 0:56 60.7 19/5/2014 1:01 60.6	20/5/2014 2:01 58.7 20/5/2014 2:06 60.6	21/5/2014 3:06 60.9 21/5/2014 3:11 69.0
15/5/2014 5:51 60.7	16/5/2014 6:56 65.1	18/5/2014 0:01 63.1	19/5/2014 1:06 61.0	20/5/2014 2:00 00:0	21/5/2014 3:16 72.3
15/5/2014 5:56 62.5	16/5/2014 23:01 66.2	18/5/2014 0:06 63.3	19/5/2014 1:11 60.8	20/5/2014 2:16 58.7	21/5/2014 3:21 70.6
15/5/2014 6:01 62.3 15/5/2014 6:06 62.5	16/5/2014 23:06 65.7 16/5/2014 23:11 65.6	18/5/2014 0:11 63.2 18/5/2014 0:16 62.3	19/5/2014 1:16 60.7 19/5/2014 1:21 60.5	20/5/2014 2:21 57.2 20/5/2014 2:26 57.2	21/5/2014 3:26 69.7 21/5/2014 3:31 78.5
15/5/2014 6:11 62.9	16/5/2014 23:16 65.4	18/5/2014 0:21 63.2	19/5/2014 1:26 59.9	20/5/2014 2:31 57.4	21/5/2014 3:36 70.9
15/5/2014 6:16 62.6 15/5/2014 6:21 63.2	16/5/2014 23:21 65.7 16/5/2014 23:26 65.6	18/5/2014 0:26 62.6 18/5/2014 0:31 62.3	19/5/2014 1:31 59.3 19/5/2014 1:36 60.3	20/5/2014 2:36 58.4 20/5/2014 2:41 57.1	21/5/2014 3:41 71.1 21/5/2014 3:46 68.6
15/5/2014 6:26 63.2	16/5/2014 23:31 65.8	18/5/2014 0:36 62.1	19/5/2014 1:41 60.2	20/5/2014 2:46 57.5	21/5/2014 3:51 68.5
15/5/2014 6:31 63.4 15/5/2014 6:36 64.0	16/5/2014 23:36 65.8 16/5/2014 23:41 65.3	18/5/2014 0:41 61.1 18/5/2014 0:46 61.1	19/5/2014 1:46 59.0 19/5/2014 1:51 59.9	20/5/2014 2:51 57.0 20/5/2014 2:56 55.3	21/5/2014 3:56 70.5 21/5/2014 4:01 72.3
15/5/2014 6:41 64.0	16/5/2014 23:46 65.6	18/5/2014 0:51 62.0	19/5/2014 1:56 59.1	20/5/2014 3:01 54.4	21/5/2014 4:06 75.4
15/5/2014 6:46 64.6	16/5/2014 23:51 65.3	18/5/2014 0:56 60.7	19/5/2014 2:01 59.6	20/5/2014 3:06 54.6	21/5/2014 4:11 78.0
15/5/2014 6:51 65.0 15/5/2014 6:56 65.1	16/5/2014 23:56 65.5 17/5/2014 0:01 65.0	18/5/2014 1:01 60.6 18/5/2014 1:06 61.0	19/5/2014 2:06 59.5 19/5/2014 2:11 58.3	20/5/2014 3:11 53.8 20/5/2014 3:16 53.7	21/5/2014 4:16 66.6 21/5/2014 4:21 64.5
15/5/2014 23:01 64.2	17/5/2014 0:06 65.5	18/5/2014 1:11 60.8	19/5/2014 2:16 59.0	20/5/2014 3:21 54.6	21/5/2014 4:26 65.1
15/5/2014 23:06 64.5 15/5/2014 23:11 64.4	17/5/2014 0:11 65.2 17/5/2014 0:16 65.8	18/5/2014 1:16 60.7 18/5/2014 1:21 60.5	19/5/2014 2:21 58.5 19/5/2014 2:26 58.7	20/5/2014 3:26 53.5 20/5/2014 3:31 51.9	21/5/2014 4:31 66.7 21/5/2014 4:36 62.6
15/5/2014 23:16 64.6	17/5/2014 0:21 65.0	18/5/2014 1:26 59.9	19/5/2014 2:31 57.8	20/5/2014 3:36 53.7	21/5/2014 4:41 65.2
15/5/2014 23:21 64.7 15/5/2014 23:26 64.0	17/5/2014 0:26 65.2 17/5/2014 0:31 65.0	18/5/2014 1:31 59.3 18/5/2014 1:36 60.3	19/5/2014 2:36 58.4 19/5/2014 2:41 58.3	20/5/2014 3:41 53.2 20/5/2014 3:46 54.5	21/5/2014 4:46 61.8 21/5/2014 4:51 60.1
15/5/2014 23:31 63.9	17/5/2014 0:36 64.4	18/5/2014 1:41 60.2	19/5/2014 2:46 58.0	20/5/2014 3:51 54.0	21/5/2014 4:56 61.0
15/5/2014 23:36 63.8	17/5/2014 0:41 64.9	18/5/2014 1:46 59.0	19/5/2014 2:51 57.2 10/5/2014 2:56 57.0	20/5/2014 3:56 50.7	21/5/2014 5:01 61.6
15/5/2014 23:41 64.0 15/5/2014 23:46 64.8	17/5/2014 0:46 64.5 17/5/2014 0:51 63.7	18/5/2014 1:51 59.9 18/5/2014 1:56 59.1	19/5/2014 2:56 57.9 19/5/2014 3:01 58.0	20/5/2014 4:01 51.8 20/5/2014 4:06 53.0	21/5/2014 5:06 61.4 21/5/2014 5:11 63.1
15/5/2014 23:51 65.6	17/5/2014 0:56 64.2	18/5/2014 2:01 59.6	19/5/2014 3:06 57.7	20/5/2014 4:11 52.1	21/5/2014 5:16 64.2
15/5/2014 23:56 63.6 16/5/2014 0:01 65.8	17/5/2014 1:01 63.9 17/5/2014 1:06 65.0	18/5/2014 2:06 59.5 18/5/2014 2:11 58.3	19/5/2014 3:11 57.5 19/5/2014 3:16 57.5	20/5/2014 4:16 58.4 20/5/2014 4:21 57.4	21/5/2014 5:21 63.3 21/5/2014 5:26 63.4
16/5/2014 0:06 63.7	17/5/2014 1:11 63.4	18/5/2014 2:16 59.0	19/5/2014 3:21 58.3	20/5/2014 4:26 53.2	21/5/2014 5:31 62.8
16/5/2014 0:11 63.8 16/5/2014 0:16 63.2	17/5/2014 1:16 63.3 17/5/2014 1:21 63.9	18/5/2014 2:21 58.5 18/5/2014 2:26 58.7	19/5/2014 3:26 57.2 19/5/2014 3:31 57.3	20/5/2014 4:31 58.0 20/5/2014 4:36 54.0	21/5/2014 5:36 62.1 21/5/2014 5:41 61.6
16/5/2014 0:21 63.3	17/5/2014 1:26 63.6	18/5/2014 2:31 57.8	19/5/2014 3:36 57.7	20/5/2014 4:41 61.5	21/5/2014 5:46 62.4
16/5/2014 0:26 63.3 16/5/2014 0:31 62.8	17/5/2014 1:31 63.5 17/5/2014 1:36 63.2	18/5/2014 2:36 58.4 18/5/2014 2:41 58.3	19/5/2014 3:41 56.9 19/5/2014 3:46 57.7	20/5/2014 4:46 55.4 20/5/2014 4:51 56.0	21/5/2014 5:51 62.7 21/5/2014 5:56 62.2
16/5/2014 0:36 63.4	17/5/2014 1:41 63.5	18/5/2014 2:46 58.0	19/5/2014 3:46 57.7	20/5/2014 4:51 50.0	21/5/2014 5:50 62:2
16/5/2014 0:41 62.3	17/5/2014 1:46 63.5	18/5/2014 2:51 57.2	19/5/2014 3:56 57.1	20/5/2014 5:01 56.0	21/5/2014 6:06 62.9
16/5/2014 0:46 62.3 16/5/2014 0:51 61.5	17/5/2014 1:51 63.5 17/5/2014 1:56 62.8	18/5/2014 2:56 57.9 18/5/2014 3:01 58.0	19/5/2014 4:01 57.3 19/5/2014 4:06 57.0	20/5/2014 5:06 56.6 20/5/2014 5:11 57.6	21/5/2014 6:11 63.3 21/5/2014 6:16 63.3
16/5/2014 0:56 61.3	17/5/2014 2:01 63.3	18/5/2014 3:06 57.7	19/5/2014 4:11 56.5	20/5/2014 5:16 57.2	21/5/2014 6:21 63.6
16/5/2014 1:01 62.2 16/5/2014 1:06 61.7	17/5/2014 2:06 63.6 17/5/2014 2:11 62.6	18/5/2014 3:11 57.5 18/5/2014 3:16 57.5	19/5/2014 4:16 56.6 19/5/2014 4:21 58.0	20/5/2014 5:21 56.8 20/5/2014 5:26 59.8	21/5/2014 6:26 63.8 21/5/2014 6:31 64.2
16/5/2014 1:11 61.8	17/5/2014 2:16 63.2	18/5/2014 3:21 58.3	19/5/2014 4:26 55.1	20/5/2014 5:31 57.4	21/5/2014 6:36 64.3
16/5/2014 1:16 61.1 16/5/2014 1:21 61.8	17/5/2014 2:21 63.4 17/5/2014 2:26 62.8	18/5/2014 3:26 57.2 18/5/2014 3:31 57.3	19/5/2014 4:31 56.4 19/5/2014 4:36 59.1	20/5/2014 5:36 58.7 20/5/2014 5:41 59.2	21/5/2014 6:41 65.3 21/5/2014 6:46 65.0
16/5/2014 1:26 61.4	17/5/2014 2:31 63.1	18/5/2014 3:36 57.7	19/5/2014 4:41 57.8	20/5/2014 5:46 57.7	21/5/2014 6:51 65.4
16/5/2014 1:31 61.4 16/5/2014 1:36 61.4	17/5/2014 2:36 62.3 17/5/2014 2:41 62.4	18/5/2014 3:41 56.9 18/5/2014 3:46 57.7	19/5/2014 4:46 57.0 19/5/2014 4:51 58.0	20/5/2014 5:51 60.2 20/5/2014 5:56 58.4	21/5/2014 6:56 65.2 21/5/2014 23:01 63.5
16/5/2014 1:41 60.7	17/5/2014 2:46 62.5	18/5/2014 3:51 57.9	19/5/2014 4:56 58.1	20/5/2014 6:01 59.2	21/5/2014 23:06 63.8
16/5/2014 1:46 61.2 16/5/2014 1:51 59.7	17/5/2014 2:51 62.7 17/5/2014 2:56 61.8	18/5/2014 3:56 57.1 18/5/2014 4:01 57.3	19/5/2014 5:01 57.0 19/5/2014 5:06 59.6	20/5/2014 6:06 59.8 20/5/2014 6:11 60.8	21/5/2014 23:11 63.5 21/5/2014 23:16 64.4
16/5/2014 1:56 60.6	17/5/2014 3:01 62.4	18/5/2014 4:06 57.0	19/5/2014 5:10 58.4	20/5/2014 6:16 60.9	21/5/2014 23:21 63.7
16/5/2014 2:01 60.7	17/5/2014 3:06 62.0 17/5/2014 3:11 62.1	18/5/2014 4:11 56.5 18/5/2014 4:16 56.6	19/5/2014 5:16 57.8 19/5/2014 5:21 59.8	20/5/2014 6:21 60.9	21/5/2014 23:26 63.6 21/5/2014 23:31 63.8
16/5/2014 2:06 60.3 16/5/2014 2:11 60.8	17/5/2014 3:11 62.1 17/5/2014 3:16 62.0	18/5/2014 4:16 56.6 18/5/2014 4:21 58.0	19/5/2014 5:21 59.8 19/5/2014 5:26 59.2	20/5/2014 6:26 62.2 20/5/2014 6:31 63.0	21/5/2014 23:36 63.1
16/5/2014 2:16 59.7	17/5/2014 3:21 61.8	18/5/2014 4:26 55.1	19/5/2014 5:31 58.5	20/5/2014 6:36 63.6	21/5/2014 23:41 63.3
16/5/2014 2:21 61.1 16/5/2014 2:26 60.2	17/5/2014 3:26 61.5 17/5/2014 3:31 61.3	18/5/2014 4:31 56.4 18/5/2014 4:36 59.1	19/5/2014 5:36 59.7 19/5/2014 5:41 60.0	20/5/2014 6:41 64.0 20/5/2014 6:46 64.5	21/5/2014 23:46 64.6 21/5/2014 23:51 62.9
16/5/2014 2:31 59.5	17/5/2014 3:36 61.2	18/5/2014 4:41 57.8	19/5/2014 5:46 60.1	20/5/2014 6:51 67.4	21/5/2014 23:56 63.2
16/5/2014 2:36 60.2 16/5/2014 2:41 59.6	17/5/2014 3:41 62.7 17/5/2014 3:46 60.9	18/5/2014 4:46 57.0 18/5/2014 4:51 58.0	19/5/2014 5:51 61.1 19/5/2014 5:56 60.9	20/5/2014 6:56 64.7 20/5/2014 23:01 65.3	22/5/2014 0:01 63.2 22/5/2014 0:06 62.5
16/5/2014 2:46 59.6	17/5/2014 3:51 61.2	18/5/2014 4:56 58.1	19/5/2014 6:01 60.7	20/5/2014 23:06 65.2	22/5/2014 0:11 63.2
16/5/2014 2:51 60.1 16/5/2014 2:56 60.1	17/5/2014 3:56 62.1 17/5/2014 4:01 61.4	18/5/2014 5:01 57.0 18/5/2014 5:06 59.6	19/5/2014 6:06 61.2 19/5/2014 6:11 61.4	20/5/2014 23:11 65.2 20/5/2014 23:16 65.2	22/5/2014 0:16 63.0 22/5/2014 0:21 62.8
16/5/2014 3:01 59.0	17/5/2014 4:06 61.4	18/5/2014 5:11 58.4	19/5/2014 6:16 61.7	20/5/2014 23:21 65.2	22/5/2014 0:26 62.5
16/5/2014 3:06 59.8 16/5/2014 3:11 59.3	17/5/2014 4:11 61.6 17/5/2014 4:16 62.0	18/5/2014 5:16 57.8 18/5/2014 5:21 59.8	19/5/2014 6:21 62.4 19/5/2014 6:26 62.3	20/5/2014 23:26 65.2 20/5/2014 23:31 64.9	22/5/2014 0:31 61.2 22/5/2014 0:36 61.8
16/5/2014 3:16 58.5	17/5/2014 4:10 62.0	18/5/2014 5:26 59.2	19/5/2014 6:30 62.3	20/5/2014 23:36 66.3	22/5/2014 0:30 01.8
16/5/2014 3:21 59.2	17/5/2014 4:26 61.5	18/5/2014 5:31 58.5	19/5/2014 6:36 64.3	20/5/2014 23:41 64.2	22/5/2014 0:46 61.1
16/5/2014 3:26 59.1 16/5/2014 3:31 57.8	17/5/2014 4:31 62.7 17/5/2014 4:36 62.1	18/5/2014 5:36 59.7 18/5/2014 5:41 60.0	19/5/2014 6:41 64.4 19/5/2014 6:46 64.6	20/5/2014 23:46 64.8 20/5/2014 23:51 63.9	22/5/2014 0:51 61.4 22/5/2014 0:56 60.5
16/5/2014 3:36 59.1	17/5/2014 4:41 62.1	18/5/2014 5:46 60.1	19/5/2014 6:51 65.6	20/5/2014 23:56 64.2	22/5/2014 1:01 62.8
16/5/2014 3:41 59.1 16/5/2014 3:46 59.9	17/5/2014 4:46 62.0 17/5/2014 4:51 61.6	18/5/2014 5:51 61.1 18/5/2014 5:56 60.9	19/5/2014 6:56 65.1 19/5/2014 23:01 63.5	21/5/2014 0:01 64.4 21/5/2014 0:06 64.1	22/5/2014 1:06 61.4 22/5/2014 1:11 63.5
16/5/2014 3:51 58.4	17/5/2014 4:56 62.7	18/5/2014 6:01 60.7	19/5/2014 23:06 63.4	21/5/2014 0:11 64.1	22/5/2014 1:16 61.0
16/5/2014 3:56 58.9	17/5/2014 5:01 62.5	18/5/2014 6:06 61.2	19/5/2014 23:11 63.9	21/5/2014 0:16 64.3	22/5/2014 1:21 61.3
16/5/2014 4:01 57.8 16/5/2014 4:06 58.6	17/5/2014 5:06 62.7 17/5/2014 5:11 61.1	18/5/2014 6:11 61.4 18/5/2014 6:16 61.7	19/5/2014 23:16 63.4 19/5/2014 23:21 63.8	21/5/2014 0:21 64.1 21/5/2014 0:26 63.9	22/5/2014 1:26 60.0 22/5/2014 1:31 64.9
16/5/2014 4:11 58.6	17/5/2014 5:16 62.8	18/5/2014 6:21 62.4	19/5/2014 23:26 62.9	21/5/2014 0:31 63.9	22/5/2014 1:36 61.5
16/5/2014 4:16 58.5 16/5/2014 4:21 59.7	17/5/2014 5:21 62.2 17/5/2014 5:26 62.4	18/5/2014 6:26 62.3 18/5/2014 6:31 65.4	19/5/2014 23:31 63.2 19/5/2014 23:36 63.2	21/5/2014 0:36 63.5 21/5/2014 0:41 63.5	22/5/2014 1:41 60.7 22/5/2014 1:46 59.8
16/5/2014 4:26 61.4	17/5/2014 5:31 61.9	18/5/2014 6:36 64.3	19/5/2014 23:41 62.6	21/5/2014 0:46 62.8	22/5/2014 1:51 59.6
16/5/2014 4:31 58.9 16/5/2014 4:36 57.8	17/5/2014 5:36 62.1 17/5/2014 5:41 62.3	18/5/2014 6:41 64.4 18/5/2014 6:46 64.6	19/5/2014 23:46 63.4 19/5/2014 23:51 63.1	21/5/2014 0:51 62.5 21/5/2014 0:56 62.6	22/5/2014 1:56 59.7 22/5/2014 2:01 58.3
16/5/2014 4:41 60.4	17/5/2014 5:46 62.2	18/5/2014 6:51 65.6	19/5/2014 23:56 62.8	21/5/2014 1:01 62.1	22/5/2014 2:06 60.5
16/5/2014 4:46 58.7 16/5/2014 4:51 58 4	17/5/2014 5:51 62.3	18/5/2014 6:56 65.1 18/5/2014 23:01 63.0	20/5/2014 0:01 62.8	21/5/2014 1:06 62.0	22/5/2014 2:11 56.8
16/5/2014 4:51 58.4 16/5/2014 4:56 59.1	17/5/2014 5:56 62.7 17/5/2014 6:01 62.9	18/5/2014 23:01 63.9 18/5/2014 23:06 64.3	20/5/2014 0:06 62.6 20/5/2014 0:11 62.5	21/5/2014 1:11 62.4 21/5/2014 1:16 61.7	22/5/2014 2:16 56.5 22/5/2014 2:21 59.6
16/5/2014 5:01 59.2	17/5/2014 6:06 63.6	18/5/2014 23:11 63.8	20/5/2014 0:16 62.5	21/5/2014 1:21 61.8	22/5/2014 2:26 57.9
16/5/2014 5:06 60.6 16/5/2014 5:11 60.1	17/5/2014 6:11 63.3 17/5/2014 6:16 63.3	18/5/2014 23:16 63.9 18/5/2014 23:21 63.4	20/5/2014 0:21 61.6 20/5/2014 0:26 61.7	21/5/2014 1:26 61.6 21/5/2014 1:31 61.7	22/5/2014 2:31 56.8 22/5/2014 2:36 61.1
16/5/2014 5:16 59.0	17/5/2014 6:21 63.4	18/5/2014 23:26 63.2	20/5/2014 0:31 62.0	21/5/2014 1:36 61.9	22/5/2014 2:41 56.8
16/5/2014 5:21 60.0 16/5/2014 5:26 60.4	17/5/2014 6:26 63.4 17/5/2014 6:31 63.3	18/5/2014 23:31 63.5 18/5/2014 23:36 63.3	20/5/2014 0:36 61.7 20/5/2014 0:41 60.6	21/5/2014 1:41 62.2 21/5/2014 1:46 60.9	22/5/2014 2:46 56.5 22/5/2014 2:51 57.3
	17/5/2014 6:36 63.4	18/5/2014 23:41 63.1	20/5/2014 0:41 00:0	21/5/2014 1:51 61.8	22/5/2014 2:56 57.1
16/5/2014 5:31 61.2 16/5/2014 5:36 60.9	17/5/2014 6:41 64.0	18/5/2014 23:46 63.4	20/5/2014 0:51 60.1	21/5/2014 1:56 61.0	22/5/2014 3:01 55.8


	RTN2a (Hong Kong Electric Cent		25/5/2014 0:21 00 7	20/5/2014 22:20 62 5
22/5/2014 3:06 56.1 22/5/2014 3:11 55.3	23/5/2014 4:11 55.4 23/5/2014 4:16 56.1	24/5/2014 5:16 59.0 24/5/2014 5:21 59.7	25/5/2014 6:21 60.7 25/5/2014 6:26 60.2	26/5/2014 23:26 62.5 26/5/2014 23:31 62.2
22/5/2014 3:16 56.3	23/5/2014 4:21 58.6	24/5/2014 5:26 59.1	25/5/2014 6:31 59.9	26/5/2014 23:36 62.5
22/5/2014 3:21 53.2 22/5/2014 3:26 54.2	23/5/2014 4:26 58.0 23/5/2014 4:31 55.2	24/5/2014 5:31 58.6 24/5/2014 5:36 59.6	25/5/2014 6:36 60.3 25/5/2014 6:41 62.5	26/5/2014 23:41 62.9
22/5/2014 3:26 54.2 22/5/2014 3:31 53.9	23/5/2014 4:31 55.2 23/5/2014 4:36 56.8	24/5/2014 5:36 59.6 24/5/2014 5:41 59.2	25/5/2014 6:41 62.5 25/5/2014 6:46 61.4	26/5/2014 23:46 61.9 26/5/2014 23:51 61.9
22/5/2014 3:36 54.6	23/5/2014 4:41 56.5	24/5/2014 5:46 59.3	25/5/2014 6:51 66.4	26/5/2014 23:56 61.7
22/5/2014 3:41 51.1	23/5/2014 4:46 57.2	24/5/2014 5:51 59.8	25/5/2014 6:56 61.2	27/5/2014 0:01 62.2 27/5/2014 0:06 62.0
22/5/2014 3:46 54.7 22/5/2014 3:51 58.2	23/5/2014 4:51 56.4 23/5/2014 4:56 54.1	24/5/2014 5:56 59.3 24/5/2014 6:01 59.1	25/5/2014 23:01 62.8 25/5/2014 23:06 62.6	27/5/2014 0:06 62.0 27/5/2014 0:11 61.2
22/5/2014 3:56 54.6	23/5/2014 5:01 54.3	24/5/2014 6:06 59.4	25/5/2014 23:11 63.1	27/5/2014 0:16 61.7
22/5/2014 4:01 54.4	23/5/2014 5:06 58.2	24/5/2014 6:11 60.5	25/5/2014 23:16 63.4	27/5/2014 0:21 61.8
22/5/2014 4:06 53.0 22/5/2014 4:11 55.6	23/5/2014 5:11 56.9 23/5/2014 5:16 57.0	24/5/2014 6:16 60.1 24/5/2014 6:21 67.8	25/5/2014 23:21 64.4 25/5/2014 23:26 61.6	27/5/2014 0:26 61.3 27/5/2014 0:31 61.3
22/5/2014 4:16 55.1	23/5/2014 5:21 57.8	24/5/2014 6:26 63.6	25/5/2014 23:31 62.4	27/5/2014 0:36 61.6
22/5/2014 4:21 56.8	23/5/2014 5:26 59.7	24/5/2014 6:31 60.6	25/5/2014 23:36 62.2	27/5/2014 0:41 60.8
22/5/2014 4:26 47.8 22/5/2014 4:31 49.2	23/5/2014 5:31 57.6 23/5/2014 5:36 57.8	24/5/2014 6:36 62.1 24/5/2014 6:41 62.4	25/5/2014 23:41 62.8 25/5/2014 23:46 62.2	27/5/2014 0:46 59.8 27/5/2014 0:51 59.8
22/5/2014 4:36 55.3	23/5/2014 5:41 59.1	24/5/2014 6:46 62.7	25/5/2014 23:51 61.2	27/5/2014 0:56 60.1
22/5/2014 4:41 53.8	23/5/2014 5:46 58.0	24/5/2014 6:51 65.2	25/5/2014 23:56 62.8	27/5/2014 1:01 62.9
22/5/2014 4:46 53.7 22/5/2014 4:51 53.6	23/5/2014 5:51 59.0 23/5/2014 5:56 59.2	24/5/2014 6:56 63.1 24/5/2014 23:01 63.7	26/5/2014 0:01 64.7 26/5/2014 0:06 61.8	27/5/2014 1:06 59.2 27/5/2014 1:11 60.9
22/5/2014 4:56 54.9	23/5/2014 6:01 59.6	24/5/2014 23:06 63.6	26/5/2014 0:11 61.2	27/5/2014 1:16 58.2
22/5/2014 5:01 54.4	23/5/2014 6:06 60.7	24/5/2014 23:11 63.5	26/5/2014 0:16 61.7	27/5/2014 1:21 59.3
22/5/2014 5:06 54.1 22/5/2014 5:11 55.6	23/5/2014 6:11 61.1 23/5/2014 6:16 61.5	24/5/2014 23:16 63.5 24/5/2014 23:21 63.3	26/5/2014 0:21 59.7 26/5/2014 0:26 60.4	27/5/2014 1:26 58.1 27/5/2014 1:31 58.8
22/5/2014 5:16 55.8	23/5/2014 6:21 61.9	24/5/2014 23:26 63.1	26/5/2014 0:31 60.0	27/5/2014 1:36 59.7
22/5/2014 5:21 56.1	23/5/2014 6:26 61.9	24/5/2014 23:31 63.5	26/5/2014 0:36 60.4	27/5/2014 1:41 57.9
22/5/2014 5:26 57.2 22/5/2014 5:31 56.4	23/5/2014 6:31 62.7	24/5/2014 23:36 64.0	26/5/2014 0:41 61.3 26/5/2014 0:46 58.4	27/5/2014 1:46 58.0 27/5/2014 1:51 58.1
22/5/2014 5:31 56.4 22/5/2014 5:36 58.2	23/5/2014 6:36 63.3 23/5/2014 6:41 64.1	24/5/2014 23:41 63.5 24/5/2014 23:46 65.0	26/5/2014 0:40 58.4	27/5/2014 1:56 56.5
22/5/2014 5:41 59.1	23/5/2014 6:46 64.0	24/5/2014 23:51 63.2	26/5/2014 0:56 60.1	27/5/2014 2:01 58.2
22/5/2014 5:46 58.1	23/5/2014 6:51 63.9	24/5/2014 23:56 63.4	26/5/2014 1:01 59.8	27/5/2014 2:06 59.2
22/5/2014 5:51 57.4 22/5/2014 5:56 59.0	23/5/2014 6:56 64.1 23/5/2014 23:01 64.9	25/5/2014 0:01 62.9 25/5/2014 0:06 63.0	26/5/2014 1:06 57.4 26/5/2014 1:11 59.2	27/5/2014 2:11 54.3 27/5/2014 2:16 57.5
22/5/2014 6:01 58.8	23/5/2014 23:06 64.6	25/5/2014 0:11 64.0	26/5/2014 1:16 57.6	27/5/2014 2:21 56.6
22/5/2014 6:06 61.0	23/5/2014 23:11 64.8	25/5/2014 0:16 62.8	26/5/2014 1:21 58.4	27/5/2014 2:26 55.8
22/5/2014 6:11 60.3 22/5/2014 6:16 60.6	23/5/2014 23:16 64.4 23/5/2014 23:21 64.7	25/5/2014 0:21 62.5 25/5/2014 0:26 62.4	26/5/2014 1:26 59.1 26/5/2014 1:31 57.4	27/5/2014 2:31 53.2 27/5/2014 2:36 54.0
22/5/2014 6:21 62.8	23/5/2014 23:21 04:7	25/5/2014 0:31 62.5	26/5/2014 1:36 60.3	27/5/2014 2:41 54.1
22/5/2014 6:26 61.6	23/5/2014 23:31 64.2	25/5/2014 0:36 62.5	26/5/2014 1:41 56.6	27/5/2014 2:46 54.1
22/5/2014 6:31 62.1	23/5/2014 23:36 63.9	25/5/2014 0:41 62.4	26/5/2014 1:46 56.6	27/5/2014 2:51 54.0
22/5/2014 6:36 62.1 22/5/2014 6:41 63.1	23/5/2014 23:41 64.1 23/5/2014 23:46 64.2	25/5/2014 0:46 61.2 25/5/2014 0:51 61.7	26/5/2014 1:51 57.3 26/5/2014 1:56 54.5	27/5/2014 2:56 57.0 27/5/2014 3:01 54.4
22/5/2014 6:46 62.9	23/5/2014 23:51 63.8	25/5/2014 0:56 61.8	26/5/2014 2:01 56.3	27/5/2014 3:06 54.4
22/5/2014 6:51 63.1	23/5/2014 23:56 64.9	25/5/2014 1:01 64.3	26/5/2014 2:06 55.2	27/5/2014 3:11 55.2
22/5/2014 6:56 64.2 22/5/2014 23:01 63.4	24/5/2014 0:01 64.1 24/5/2014 0:06 64.3	25/5/2014 1:06 62.6 25/5/2014 1:11 61.6	26/5/2014 2:11 53.7 26/5/2014 2:16 52.6	27/5/2014 3:16 55.2 27/5/2014 3:21 54.2
22/5/2014 23:06 64.1	24/5/2014 0:10 04.5	25/5/2014 1:16 61.4	26/5/2014 2:21 57.8	27/5/2014 3:26 55.2
22/5/2014 23:11 63.8	24/5/2014 0:16 64.2	25/5/2014 1:21 61.1	26/5/2014 2:26 54.6	27/5/2014 3:31 49.9
22/5/2014 23:16 63.6	24/5/2014 0:21 63.3	25/5/2014 1:26 62.4	26/5/2014 2:31 49.4	27/5/2014 3:36 53.2
22/5/2014 23:21 63.4 22/5/2014 23:26 62.9	24/5/2014 0:26 63.8 24/5/2014 0:31 64.0	25/5/2014 1:31 61.3 25/5/2014 1:36 60.9	26/5/2014 2:36 52.7 26/5/2014 2:41 52.2	27/5/2014 3:41 51.1 27/5/2014 3:46 50.7
22/5/2014 23:31 63.1	24/5/2014 0:36 63.4	25/5/2014 1:41 61.4	26/5/2014 2:46 53.2	27/5/2014 3:51 50.7
22/5/2014 23:36 63.6	24/5/2014 0:41 63.4	25/5/2014 1:46 60.9	26/5/2014 2:51 56.6	27/5/2014 3:56 51.8
22/5/2014 23:41 62.9 22/5/2014 23:46 62.9	24/5/2014 0:46 63.2 24/5/2014 0:51 62.7	25/5/2014 1:51 59.1 25/5/2014 1:56 59.8	26/5/2014 2:56 54.1 26/5/2014 3:01 53.2	27/5/2014 4:01 54.9 27/5/2014 4:06 53.5
22/5/2014 23:51 63.0	24/5/2014 0:56 63.1	25/5/2014 2:01 61.6	26/5/2014 3:06 53.2	27/5/2014 4:11 54.6
22/5/2014 23:56 63.0	24/5/2014 1:01 62.5	25/5/2014 2:06 60.7	26/5/2014 3:11 55.8	27/5/2014 4:16 51.7
23/5/2014 0:01 62.7 23/5/2014 0:06 63.1	24/5/2014 1:06 62.9 24/5/2014 1:11 61.9	25/5/2014 2:11 60.5 25/5/2014 2:16 60.0	26/5/2014 3:16 49.1 26/5/2014 3:21 49.1	27/5/2014 4:21 53.2 27/5/2014 4:26 51.1
23/5/2014 0:11 63.2	24/5/2014 1:16 63.1	25/5/2014 2:21 60.3	26/5/2014 3:26 51.5	27/5/2014 4:31 49.4
23/5/2014 0:16 62.1	24/5/2014 1:21 62.5	25/5/2014 2:26 61.0	26/5/2014 3:31 53.0	27/5/2014 4:36 54.5
23/5/2014 0:21 61.9 23/5/2014 0:26 62.4	24/5/2014 1:26 62.2 24/5/2014 1:31 61.8	25/5/2014 2:31 60.6 25/5/2014 2:36 60.6	26/5/2014 3:36 49.7 26/5/2014 3:41 45.8	27/5/2014 4:41 51.4 27/5/2014 4:46 51.8
23/5/2014 0:20 02:4	24/5/2014 1:36 62.0	25/5/2014 2:41 59.1	26/5/2014 3:46 58.1	27/5/2014 4:51 53.2
23/5/2014 0:36 62.1	24/5/2014 1:41 62.0	25/5/2014 2:46 58.5	26/5/2014 3:51 53.3	27/5/2014 4:56 49.2
23/5/2014 0:41 61.4 23/5/2014 0:46 61.7	24/5/2014 1:46 61.5 24/5/2014 1:51 61.2	25/5/2014 2:51 58.7 25/5/2014 2:56 58.9	26/5/2014 3:56 53.2 26/5/2014 4:01 52.0	27/5/2014 5:01 50.2 27/5/2014 5:06 50.7
23/5/2014 0:40 01.7	24/5/2014 1:56 62.5	25/5/2014 2:50 58:9	26/5/2014 4:01 52:0	27/5/2014 5:00 50.7
23/5/2014 0:56 60.6	24/5/2014 2:01 61.2	25/5/2014 3:06 58.1	26/5/2014 4:11 58.2	27/5/2014 5:16 53.8
23/5/2014 1:01 59.7	24/5/2014 2:06 61.5	25/5/2014 3:11 59.0	26/5/2014 4:16 50.9	27/5/2014 5:21 55.4
23/5/2014 1:06 60.3 23/5/2014 1:11 59.7	24/5/2014 2:11 61.3 24/5/2014 2:16 61.6	25/5/2014 3:16 57.9 25/5/2014 3:21 58.5	26/5/2014 4:21 50.1 26/5/2014 4:26 51.5	27/5/2014 5:26 55.7 27/5/2014 5:31 55.6
23/5/2014 1:16 61.2	24/5/2014 2:21 61.2	25/5/2014 3:26 58.1	26/5/2014 4:31 46.0	27/5/2014 5:36 56.7
23/5/2014 1:21 59.5 23/5/2014 1:26 59.5	24/5/2014 2:26 60.3 24/5/2014 2:31 60.6	25/5/2014 3:31 58.3	26/5/2014 4:36 57.9	27/5/2014 5:41 57.9
23/5/2014 1:26 59.5 23/5/2014 1:31 63.1	24/5/2014 2:31 60.6 24/5/2014 2:36 60.6	25/5/2014 3:36 59.2 25/5/2014 3:41 58.0	26/5/2014 4:41 47.8 26/5/2014 4:46 48.9	27/5/2014 5:46 58.2 27/5/2014 5:51 58.2
23/5/2014 1:36 59.7	24/5/2014 2:41 61.6	25/5/2014 3:46 57.7	26/5/2014 4:51 52.5	27/5/2014 5:56 57.5
23/5/2014 1:41 59.1	24/5/2014 2:46 59.9	25/5/2014 3:51 58.1	26/5/2014 4:56 46.7	27/5/2014 6:01 58.3
23/5/2014 1:46 59.4 23/5/2014 1:51 59.2	24/5/2014 2:51 61.0 24/5/2014 2:56 60.7	25/5/2014 3:56 58.0 25/5/2014 4:01 56.3	26/5/2014 5:01 51.1 26/5/2014 5:06 52.6	27/5/2014 6:06 58.9 27/5/2014 6:11 59.0
23/5/2014 1:56 58.8	24/5/2014 2:56 60.7	25/5/2014 4:01 50.3	26/5/2014 5:11 52.8	27/5/2014 6:16 61.1
23/5/2014 2:01 58.2	24/5/2014 3:06 60.8	25/5/2014 4:11 58.0	26/5/2014 5:16 54.8	27/5/2014 6:21 59.8
23/5/2014 2:06 57.9 23/5/2014 2:11 56.1	24/5/2014 3:11 59.8 24/5/2014 3:16 59.6	25/5/2014 4:16 57.0 25/5/2014 4:21 57.5	26/5/2014 5:21 56.6 26/5/2014 5:26 55.9	27/5/2014 6:26 61.6 27/5/2014 6:31 61.3
23/5/2014 2:11 50:1	24/5/2014 3:21 59.9	25/5/2014 4:21 57:5	26/5/2014 5:20 55.9	27/5/2014 6:36 62.3
23/5/2014 2:21 55.9	24/5/2014 3:26 59.4	25/5/2014 4:31 57.4	26/5/2014 5:36 56.9	27/5/2014 6:41 62.5
23/5/2014 2:26 57.5	24/5/2014 3:31 59.1	25/5/2014 4:36 56.9	26/5/2014 5:41 55.8	27/5/2014 6:46 62.6
23/5/2014 2:31 56.4 23/5/2014 2:36 57.4	24/5/2014 3:36 59.6 24/5/2014 3:41 60.0	25/5/2014 4:41 56.9 25/5/2014 4:46 56.1	26/5/2014 5:46 59.0 26/5/2014 5:51 59.1	27/5/2014 6:51 62.7 27/5/2014 6:56 62.7
23/5/2014 2:41 58.2	24/5/2014 3:46 58.9	25/5/2014 4:51 56.4	26/5/2014 5:56 58.8	27/5/2014 23:01 63.1
23/5/2014 2:46 58.4	24/5/2014 3:51 59.5 24/5/2014 3:56 59.4	25/5/2014 4:56 56.4	26/5/2014 6:01 59.4	27/5/2014 23:06 63.2
23/5/2014 2:51 69.2 23/5/2014 2:56 68.4	24/5/2014 3:56 59.4 24/5/2014 4:01 59.4	25/5/2014 5:01 57.8 25/5/2014 5:06 57.0	26/5/2014 6:06 60.5 26/5/2014 6:11 60.5	27/5/2014 23:11 63.0 27/5/2014 23:16 62.6
23/5/2014 3:01 68.8	24/5/2014 4:06 57.9	25/5/2014 5:11 56.2	26/5/2014 6:16 60.4	27/5/2014 23:21 63.2
23/5/2014 3:06 62.2	24/5/2014 4:11 58.7	25/5/2014 5:16 56.5 25/5/2014 5:21 58.6	26/5/2014 6:21 60.3	27/5/2014 23:26 62.7
23/5/2014 3:11 59.7 23/5/2014 3:16 58.3	24/5/2014 4:16 58.2 24/5/2014 4:21 59.1	25/5/2014 5:21 58.6 25/5/2014 5:26 58.5	26/5/2014 6:26 61.4 26/5/2014 6:31 61.8	27/5/2014 23:31 63.0 27/5/2014 23:36 62.3
23/5/2014 3:21 58.3	24/5/2014 4:26 59.2	25/5/2014 5:31 59.0	26/5/2014 6:36 62.2	27/5/2014 23:41 62.8
23/5/2014 3:26 57.3	24/5/2014 4:31 56.8	25/5/2014 5:36 60.6	26/5/2014 6:41 62.9 26/5/2014 6:46 62.0	27/5/2014 23:46 62.1
23/5/2014 3:31 61.6 23/5/2014 3:36 56.4	24/5/2014 4:36 58.3 24/5/2014 4:41 58.6	25/5/2014 5:41 61.9 25/5/2014 5:46 65.0	26/5/2014 6:46 63.0 26/5/2014 6:51 64.0	27/5/2014 23:51 62.0 27/5/2014 23:56 62.1
23/5/2014 3:41 55.8	24/5/2014 4:46 57.6	25/5/2014 5:51 60.5	26/5/2014 6:56 64.0	2
23/5/2014 3:46 59.1	24/5/2014 4:51 58.2	25/5/2014 5:56 60.2	26/5/2014 23:01 63.2	
23/5/2014 3:51 57.0 23/5/2014 3:56 57.3	24/5/2014 4:56 58.5 24/5/2014 5:01 58.0	25/5/2014 6:01 59.4 25/5/2014 6:06 63.5	26/5/2014 23:06 63.2 26/5/2014 23:11 63.0	
23/5/2014 4:01 57.2	24/5/2014 5:06 58.2	25/5/2014 6:11 59.8	26/5/2014 23:16 62.3	
23/5/2014 4:06 57.0	24/5/2014 5:11 58.3	25/5/2014 6:16 61.3	26/5/2014 23:21 63.0	I



Contract no. HK/2011/07 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and Testing Works (Stage 2)







After checking with contractor HY/2009/19, no major noisy construction works were conducted at the concerned location during the recorded period and the major contribution was considered to be contributed by the adverse weather condition during the hoisting period of Rainstorm Warning Signal and not related to Projects

After checking with contractor HY/2009/19, socket piling works were conducted at the concerned location on the monitoring day. Contractor mitigation measures including erection of temporary noise barrier was in place and piling works at adjacent non-CWB project was observed. In view of the exceedances are non-continuous, the exceedances are considered not related to Projects works



Appendix 6.1

**Event Action Plans** 



## **Event/Action Plan for Construction Noise**

EVENT	ACTION				
	ET	IEC	ER	CONTRACTOR	
Action Level being exceeded	<ol> <li>Notify ER, IEC and Contractor;</li> <li>Carry out investigation;</li> <li>Report the results of investigation to the IEC, ER and Contractor;</li> <li>Discuss with the IEC and Contractor on remedial measures required;</li> <li>Increase monitoring frequency to check mitigation effectiveness.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Review the investigation results submitted by the ET;</li> <li>Review the proposed remedial measures by the Contractor and advise the ER accordingly;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Supervise the implementation of remedial measures.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Submit noise mitigation proposals to IEC and ER;</li> <li>Implement noise mitigation proposals.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	



EVENT	ACTION				
	ET	IEC	ER	CONTRACTOR	
Limit Level being exceeded	<ol> <li>Inform IEC, ER, Contractor and EPD;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency;</li> <li>4. Identify source and investigate the cause of exceedance;</li> <li>5. Carry out analysis of Contractor's working procedures;</li> <li>6. Discuss with the IEC, Contractor and ER on remedial measures required;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Supervise the implementation of remedial measures;</li> <li>If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC and ER within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Submit further proposal if problem still not under control;</li> <li>Stop the relevant portion of works as instructed by the ER until the exceedance is abated.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	



#### Event / Action Plan for Construction Air Quality

EVENT		ACTION		
	ET	IEC	ER	CONTRACTOR
ACTION LEVEL				
1. Exceedance for one sample	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform IEC and ER;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	Notify Contractor.     (The above actions should be taken within 2 working days after the exceedance is identified)	<ol> <li>Rectify any unacceptable practice;</li> <li>Amend working methods if appropriate. (The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>
2. Exceedance for two or more consecutive samples	<ol> <li>Identify source;</li> <li>Inform IEC and ER;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IEC and ER;</li> <li>If exceedance stops, cease additional monitoring. (The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>Supervise Implementation of remedial measures.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Submit proposals for remedial to ER within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>
LIMIT LEVEL				
1. Exceedance for one sample	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform ER, Contractor and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise implementation of remedial measures.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate. (The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>
2. Exceedance for two or more consecutive samples	<ol> <li>Notify IEC, ER, Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Arrange meeting with IEC and ER to discuss the remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring. (The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Ensure remedial measures properly implemented;</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>



#### **Event and Action Plan for Marine Water Quality**

EVENT		ACTION		
	ET	IEC	ER	CONTRACTOR
Action level being exceeded by one sampling day	Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; (The above actions should be taken within 1 working day after the exceedance is identified) Repeat measurement on next day of exceedance.	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and ER; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)
Action level being exceeded by more than one consecutive sampling days	Identify source(s) of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Ensure mitigation measures are implemented; Prepare to increase the monitoring frequency to daily; (The above actions should be taken within 1 working day after the exceedance is identified) Repeat measurement on next working day of exceedance.	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the Engineer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)



EVENT		ACTION		
	ET	IEC	ER	CONTRACTOR
Limit level being exceeded by one sampling day	Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform IEC, contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit level. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the Engineer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)
Limit level being exceeded by more than one consecutive sampling days	Identify source(s) of impact; Inform IEC, contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures; Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the marine work until no exceedance of Limit level. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3working days; Implement the agreed mitigation measures; As directed by the Engineer, to slow down or to stop all or part of the marine work or construction activities. (The above actions should be taken within 1 working day after the exceedance is identified)



## Event and Action Plan for Odour Patrol

Event		ACTION
	Person-in-charge of Odour Monitoring	Implementation Agent Identified by CEDD
Action Level		
Exceedance of Action Level	<ol> <li>Identify source/reason of exceedance;</li> <li>Repeat odour patrol to confirm finding.</li> </ol>	<ol> <li>Carry out investigation to identify the source/reason of exceedance;</li> <li>Rectify any unacceptable practice</li> <li>Implement more mitigation measures if necessary;</li> <li>Inform EPD or MD if exceedance is considered to be caused by expedient connections or floating debris.</li> </ol>
Limit Level		
Exceedance of Limit Level	<ol> <li>Identify source / reason of exceedance;</li> <li>Repeat odour patrol to confirm findings;</li> <li>Increase odour patrol frequency;</li> <li>If exceedance stops, cease additional odour patrol.</li> </ol>	<ol> <li>Carry out investigation to identify the source/reason of exceedance. Investigation shall be completed within 2 weeks;</li> <li>Rectify any unacceptable practice;</li> <li>Formulate remedial actions;</li> <li>Ensure remedial actions properly implemented;</li> <li>If exceedance continues, consider what more/enhanced mitigation measures shall be implemented;</li> <li>Inform EPD or MD if exceedance is considered to be caused by expedient connections or floating debris.</li> </ol>



Appendix 6.2

Summary for Notification of Exceedance



Ref. No.	Date	Time	Location	Construction Noise Level	Unit	Action Level	Limit Level	Follow-up action	
X_10N164	14-May-14	16:30	M6 - HK Baptist Church Henrietta Secondary School	71	Leq(30-min)	when one documented complaint was received.	70	Action taken / to be taken: Remarks / Other Obs:	Traffic nearby was observed during monitoring and was considered as the major noise contribution. Repeat measurement to confirm result and reviewed the trend of noise measurement. Analysis of contractor's working procedure. Welding works for dolphin cap under Contract Hy200919 was conducted around the concerned location during the time of measurement. It was observed that traffic noise was a major noise source during monitoring. It is concluded that the exceedance was not due to project but to traffic noise nearby.

Ref. No.	Date	Time	Location	Construction Noise Level	Unit	Action Level	Limit Level	Follow-up action	
X_10N163	7-May-14	15:11	M6 - HK Baptist Church Henrietta Secondary School	73	Leq(30-min)	when one documented complaint was received.		Remarks / Other Obs:	Traffic nearby was observed during monitoring and was considered as the major noise contribution. Repeat measurement to confirm result and reviewed the trend of noise measurement. Analysis of contractor's working procedure. Sealing and weilding works for dolphin cap under Contract Hy200919 were conducted around the concerned location during the measurement. It was observed that traffic noise was a major noise source during monitoring. It is concluded that the exceedance was not due to project but to traffic noise nearby.

am

#### Lam Geotechnices Limited

Contract No. HK/2011/07 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and Testing Work (Stage 2) <u>Summary for Notification of Exceedance</u>

Ref no.	Date	Tidal	Location	Parameters (Unit)	Measured	Action Leve	Limit Level	Follow-up action	
X_W565	28-Apr-13	Mid-Flood	WSD19	DO(mg/L)	6.40	3.17	2.63	Possible reason:	Natural variation or changes of water quality in the vicinity of the water quality monitoring station.
				Turbidity	5.01	10.01	-	Action taken / to be taken:	Immediate repeated in-situ measurements had conducted to confirm the exceedances. Checking with contractor's works.
				SS	21.00	16.26	19.74	Remarks / Other Obs:	Filling works with installed silt curtain was conducted by Contractor HK/2012/08 during monitoring. Mitigation meaures including framed silt curtain was confirmed in place. Silt screen was confirmed in order, the exceedances was considered not project related.

Lam Geotechnices Limited

Contract No. HK/2011/07 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and Testing Work (Stage 2) Summary for Notification of Exceedance

Ref no.	Date	Tidal	Location	Depth	Parameters (Unit)	Measured	Action Leve	Limit Level	Follow-up action	
X_10D421	30-Apr-14	Mid-Flood	Ex-WPCWA SW	Middle	DO(mg/l)	1.28	3.19	3.10	Possible reason:	Possible in relation to the accumulation of organic particles discharged from culvert near monitoring station and potential flushing of seabed during low tide cycle.
									Action taken / to be taken:	Repeated the measurement to confirm the result. No odour nuisance was noted during the DO monitoring. Checked with Contract works.
									Remarks / Other Obs:	In view that there was no marine activities at ex-WPCWA and further checking review that low tide condition during ebb tide (<0.5m) were observed on 30 April. It was considered not related to Project works.
X_10D422	30-Apr-14	Mid-Flood	Ex-WPCWA SE	Middle	DO(mg/l)	1.13	3.55	3.00	Possible reason:	Possible in relation to the accumulation of organic particles discharged from culvert near monitoring station and potential flushing of seabed during low tide cycle.
									Action taken / to be taken:	Repeated the measurement to confirm the result. No odour nuisance was noted during the DO monitoring. Checked with Contract works.
									Remarks / Other Obs:	In view that there was no marine activities at ex-WPCWA and further checking review that low tide condition during ebb tide (<0.5m) were observed on 30 April. It was considered not related to Project works.
X_10D423	2/5//2014	Mid-Flood	Ex-WPCWA SW	Middle	DO(mg/l)	1.21	3.19	3.10	Possible reason:	Possible in relation to the accumulation of organic particles discharged from culvert near monitoring station and potential flushing of seabed during low tide cycle.
									Action taken / to be taken:	Repeated the measurement to confirm the result. No odour nuisance was noted during the DO monitoring. Checked with Contract works.
									Remarks / Other Obs:	No marine works was conducted during the time of monitoring on 2 May 2014 despite de-silting works was conducted at Ex-WPCWA-S on the monitoring date at Ex-WPCWA. In view that there was no marine activities at ex-WPCWA, it was considered not related to Project works.
X_10D424	2/5//2014	Mid-Flood	Ex-WPCWA SE	Middle	DO(mg/l)	1.30	3.55	3.00	Possible reason:	Possible in relation to the accumulation of organic particles discharged from culvert near monitoring station and potential flushing of seabed during low tide cycle.
									Action taken / to be taken:	Repeated the measurement to confirm the result. No odour nuisance was noted during the DO monitoring. Checked with Contract works.
									Remarks / Other Obs:	No marine works was conducted during the time of monitoring on 2 May 2014 despite de-silting works was conducted at Ex-WPCWA-S on the monitoring date at Ex-WPCWA. In view that there was no marine activities at ex-WPCWA, it was considered not related to Project works.



Appendix 9.1

Complaint Log



# Environmental Complaints Log

Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	tcome	Status
100321a	21/3/2010	ICC Case no. 1-224618029, Ms. Tsang	Location near Tin Hau	Complaint regarding the loud noise and dark smoke in the course of dredging works on 21 March 2010 (Sunday).		A valid Construction Noise Permit no. GW-RS0119-10 was granted from EPD since 18 <sup>th</sup> Feb. 2010 for the dredging works which carry out at area for North Point Reclamation.	Closed
					2)	Officer from Marine Department, Police and EPD's officer attended the scene for inspection and investigation.	
					3)	The Contractor (CHEC-CRBC JV) strictly comply all the conditions in CNP and take all mitigation measures in order to minimize the potential impacts to surrounding sensitive receivers. A formal letter was issued out by CHEC-CRBC JV and to explain the status of the recent construction activities.	
					4)	No limit level exceedance was recorded on the noise measurement during day time and evening time noise measurement on 23 March 2010. Additional restrict hours noise monitoring at Causeway Bay Community and City Garden was conducted on 5 April 2010 (Public Holiday). No limit level exceedance was recorded in the monitoring.	
					5)	No further complaints were received from Mr. Tsang in the reporting month. The complaint is considered closed.	
100321b	21/3/2010	Unknown	breakwater of the	A public complaint and enquiry regarding loud noises emanated from dredging activities on 21/3/2010 (Sunday) until 2220 hours and between 1920-1946 hours in the evening of 22 March	.,	A valid Construction Noise Permit no. GW-RS0119-10 was granted from EPD since 18 <sup>th</sup> Feb. 2010 for the dredging works at area for North Point Reclamation during general holidays including Sunday between 0700-2300 hours and any day not being a general holiday between 1900-2300hours. It is complied with the condition of CNP.	Closed
				2010(Monday).	2)	Officer from Marine Department, Police and EPD's officer attended the scene for inspection and investigation.	
					3)	No limit level exceedance was recorded on the noise measurement during day time and evening time noise measurement on 23 March 2010. Additional restrict hours noise monitoring at Causeway Bay Community and City Garden was conducted on 5 April 2010 (Public Holiday). No limit level exceedance was recorded in the monitoring.	
					4)	No further complaints were received in the reporting month. The complaint is considered closed.	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	tcome	Status
100504	4/5/2010	Public complainant received by ICC (ICC case: 1- 233384048)	Watson Road	Complaint on the noise nuisance due to the large scale of dredging machine (face to Island East Corridor) in particular the hours 1900 to 0800 and request to reduce the noise level.	,	Contractor for HY/2009/11 was granted valid Construction Noise Permit no. GW-RS0119-10 for their dredging works. Contractor has implemented mitigation measures to reduce the working hour not later than 2230. According to RSS 's record, no more daytime and night time dredging since the departure of the split hopper barge from the workplace on 29 April 2010 at 1900 hrs to 5 May 2010. No further complaints were received in the reporting	Closed
100731	31/7/2010	Mr. Lee received by ICC (CC Case: 1-250702681)		Complaint on the noise nuisance due to the dredging works. Three construction plants were operated concurrently.	1) 2) 3)	month. The complaint is considered closed. Contractor for HY/2009/11 was granted valid Construction Noise Permit no. GW-RS0371-10 for their dredging works. There was only 1 grab dredger operated by Contractor within NPR project site area for dredging works. No noise exceedance was recorded at noise monitoring station at Victoria Centre on 27 July and 3 August 2010 during daytime and evening time period.	Closed
						It is considered as invalid from the EP and CNP point of view.	
100812	12/8/2010	Mr. Wong, Harbour Heights (Management) Ltd.	Harbour Heights	Management office received their resident complained on the noise nuisance from the dredging works at the marine works area adjacent to the Harbour Height during the period from 0700 to 2200.	1) 2)	Contractor for HY/2009/11 was granted valid Construction Noise Permit no. GW-RS0371-10 for their dredging works. Contractor has implemented mitigation measures to reduce the working hour not later than 2230. No noise exceedance was recorded at noise monitoring station at Victoria Centre on 10 and 17 August 2010 during davtime and evening time period.	Closed
					3)	It is considered as invalid complaint. No further complaints were received in the reporting month. The complaint is considered closed.	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	tcome	Status
101108	8/11/2010	Mr. Nip received by ICC (CC Case)	Sai Wan Ho	Visual concern around the seaside silt screen outside the WSD freshwater intake pump at Sai Wan Ho (Monitoring station ref no WSD15)	1)	Contractor for HY/2009/11has been regular checked of condition and removal of trapped rubbish before the dismantling of the floating silt screen to be replaced by wall mount silt screen.	Closed
				station fer no wob is)	2)	Follow-up action had been immediately carried out to check and clear the floating refuse around the seaside silt screen after receipt of the complaint.	
					3)	Removal of seaside silt screen outside the WSD freshwater intake (WSD15) by contractor HY/2009/11 was checked and confirmed dated 9 November 2010. Silt screen has been deployed into the existing steel frame at WSD15 for the protection of WSD salt water intake.	
101110	10/11/2010	Mr. Wong, Harbour Heights (Management) Ltd.	Harbour Heights	Management office received their resident complained on the noise nuisance from the power mechanical equipment during the 0700 to 2200hrs	,	Contractor for HY/2009/11 was granted valid Construction Noise Permit no. GW-RS0870-10 for their dredging works during evening time. Contractor has implemented mitigation measures to reduce the working hour not later than 2230.	Closed
					2)	No noise exceedance was recorded at noise monitoring station at Victoria Centre on 4 and 10 November 2010 during daytime and evening time period.	
					3)	It is considered as invalid complaint. No further complaints were received in the reporting month. The complaint is considered closed.	
101203	3/12/2010, 01:45a.m.	The resident of Block 11, City Garden by ICC referral from Marine	North Point	Bad odour was generated from the dredging plant off North Point		The first investigation was carried out by Marine Department patrol in the morning on 3 Dec 2010 at around 10:00 and revealed that a few working barges were anchoring in the vicinity without carrying out dredging work.	Closed
		Department			2)	A further specific investigation inspection on contractor's backhoe barge in the vicinity of City Garden was jointly conducted with Engineer Representatives (AECOM/RSS), and ET on 8 Dec 2010 at 11:30. No bad odour was noted during the investigation.	
					3)	Routine dredging operation of the backhoe barge was performed during the jointed investigation inspection and it was revealed that no bad odour was attributed by the dredged materials inspected.	
101206	6/12/2010	Ms Lui, the resident of 27/F, Block 10, City	City Garden, North Point	Two barges were generating noise at 22:00 on 6 December 2010 in which the noise from	• • •	ET confirmed the following information with resident site staff on the complaint: • It was referred to the filling operation at North Point	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
		Garden by ICC (ICC case: 1- 266039336)		filling operation was louder than the traffic noise & visual impact was generated due to the spot- light pointing directly to the complainant flat, suspected the filling operation was part of Wanchai Development Phase II; Complainant also raised the same complaint to District Councillor, Mr. Hui on 7 Dec 2010 regarding the night-time noise and suspected earlier start of work at 06:30. Complaint also requested for limiting the plant operating hours from 09:00- 21:00.	<ul> <li>Reclamation of Central Wan Chai Bypass site area instead of part of Wanchai Development Phase II;</li> <li>Two derrick barges were in operation at the time of complaint for placing 400 rockfill onto the excavation trench and for levelling the formation level to receive the pre-cast caisson seawall;</li> <li>Flood light on the control mast of derrick barge have no lighting shields for the prevention of glare of flood lights;</li> <li>No starting work on 7 Dec 2010 at 0630hours.</li> <li>PME used in restricted hours were checked and confirmed compliant with valid CNP no. GW-RS0870-10. The noise level recorded on 6 Dec 2010 was complied with the noise criteria during restricted hour;</li> <li>It was found that the occasional noise nuisance might be caused by the hitting or scratching onto the rock surface during loading down the grab onto the Grade 400 rockfill;</li> <li>The absence of the lighting shields at flood light results in visual glare to the compliant at night-time.</li> <li>Contractor was advised to minimize the finishing time of placing Grade 400 rockfill at 2100hrs and switch off all unnecessary flood lights apart from the light for the safety and security purpose;</li> <li>No further complaint was received after implementation of proposed measures</li> </ul>	
110415	15/04/2011	The resident, Mr Law at Victoria Centre by ICC (ICC#1- 281451236)	North Point	A dust generation and a concern of mosquitoes breeding complaint in which suspected the filling operation was part of North Point Reclamation.	<ol> <li>The concerned stockpile was a working stockpile under Contract HY/209/15 and was covered at night time after work.</li> <li>Water spraying on the haul road and potential dust generating material at least 4 times a day was conducted by contractor that complies with the requirement.</li> <li>It is considered invalid but preventive actions can be taken because the stockpile is relatively large and easily visible by complainant.</li> <li>It was recommended that increasing the frequency of water spraying shall be conducted to all potential dust generating materials and activities. Besides, Contractor should consider to cover the idle part of the stockpile</li> <li>The concern of mosquitoes breeding is out the scope of EM&amp;A, the follow-up action is not reported in this monthly EM&amp;A report.</li> </ol>	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	come	Status
110419	19/04/2011	Ms Chiu at Victoria Centre at Victoria Centre by ICC (ICC# 1- 272874759)	North Point	The episode of night noise on 19/4/11 and 20/4/11 at 2:50 am and the noise lasted for 30 minutes per night.	1) 2) 3)	According to the RSS's record, there was no construction works undertaken under the EP-356/2009 during the concern time period. There was no abnormal real-time noise monitoring data recorded in RTN1 - FEHD Hong Kong Transport Section Whitefield Depot which is next to the Victoria Centre. It is considered as invalid complaint under this Project.	Closed
110617	9/06/2011	Mr. Law from Victoria Centre Management Office	North Point	An odour nuisance suspected generating from the discharge point – Channel T at Watson Road in part of the site area was related to CWB under Contract no. HY/2009/11	1)	The complaint was received by ET on 13 Jun 2011. During the weekly site inspection on 7 and 17 June 2011, there was no any odour impact detected in the site area. According to the site record, there was muddy water discharged from the unknown source at upstream of Channel T during heavy rainstorm. No any site surface runoff to the Channel T and out of site boundary was	Closed
		3)	observed in the inspection. In order to prevent muddy water washing out to the water body under heavy rainstorm, a silt curtain was installed at the outfall of the channel by Contractor. ET confirmed with the Resident Site Staff that a silt curtain was installed at the outfall of the channel to prevent muddy water washing out to the water body under heavy rainstorm. Besides, regular cleaning of refuse in the channel has been conducted by Contractor.				
					4)	A further site investigation on 28 June 2011 revealed that no odour nuisance was detected at the upstream of the Channel T and no source of odour nuisance was identified at site. As such, it was concluded that the source of odour nuisance was not related to the Project works.	
					5)	Although no source of odour nuisance was identified at site, the muddy water and dirt from the unknown source at upstream of Channel T may cause a potential smell during low tide and low water flow. Contractor was reminded to remove the silt curtain at the channel on non-rainy day so as to avoid the accumulation of the sediment and dirt in the water channel.	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	tcome	Status
110709	09/07/2011	Mr. Au from City Garden Management Office	North Point	A complaint letter to Contractor HY/2009/11 was raised by Cayley Property Management Limit on 9 July 2011 regarding a series of pump breakdown events at seawater intake of City Garden on 4, 6, 7 and 8 July 2011. A lot of rubbish such as plastic bags, nylon bags, nylon- wire mesh was observed sucking from the seawater intake at the seawater front of Block 7 of City Garden affecting the operation of seawater pump plant.	2)	Contractor conducted formation works for installation of caisson seawall at C27, C28, C29 and C30 on 4, 6, 7 and 8 July 2011 and no dredging work was conducted during this time period Water mitigation measures of an 80m long silt curtain at the site boundary in front of City Garden Relocation of silt curtain and silt curtain at the outfall of the channel were provided and maintained to accommodate the site works. All vessels are equipped with rubbish collection facilities and disposed the rubbish regularly. Also, daily cleaning actions had been taken by contractor to minimize floating refuse within the site boundary. Moreover, it has been reported several times that discharged from outfall pipeline outside the site boundary near the intake of the pump maybe considered as another source of rubbish generation. Referring to the record provided by Cayley Property	Closed
					4)	Management Limit, the trapped rubbish was unlikely generated from the construction works. It was considered that complaint is invalid and not related to project.	
110710	09/07/2011	Complainant by ICC (ICC no. 1- 301520309	North Point	It was received at 00:56 on 10 July 2011. There was complained a derrick barge unloading rockfill material off the shore facing the Harbour Grant HK Hotel causing noise nuisance.		ET confirmed with the Resident Site Staff that the complaint was referred to Contract HY/2009/15 for the loading and unloading of fill material at two barges operation in the sea at around 300m adjacent to Island Eastern Corridor (Oil Street Chainage) where is outside the Site of HY/2009/15 in the period of around 19:45 on 9 July to 1:00 on 10 July 2011.	Closed
					2)	The material loading and unloading operation processed in restricted hours was checked without a valid CNP. It was found that the operation was due to an unexpected water leakage of the hopper barge and considered an incident.	
					3)	According to the incident report provided from RSS on 20 July 2011, around 7:30 pm the barge S22 was inclined slightly and slightly water leakage might occur. Due to marine safety concern, the hopper barge would open the hopper to release the contained materials in order to reduce the weight and stabilize the barge. In consider of slight water leakage, the operator decided to use the nearby Derrick Barge ST32 to help for unload the general fill materials first and the unloading operation was started at around 7:45pm, and end at around 1:00 am. Contractor was reminder to provide frequent check of vessel condition	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	tcome	Status
						so as to prevent recurrent by barge defect	
110723a	Victoria Centre by	Victoria Centre by ICC no. 1- 303887687 Department published a notice in their Management Office about construction works will be conducted from 0700 hours to 2300 hours during July to	She concerned that Highways Department published a notice in their Management Office about construction works will be conducted from 0700 hours to 2300 hours during July to December 2011 including	1) 2)	It was referred by AECOM to ET on 28 July 2011 RSS confirmed that the notice was prepared by Victoria Centre's Management office to their resident and the advice was only given on the extension construction works (for Contract HY/2009/15) to 7am-9pm from Monday to Saturday except Public Holidays and Sundays.		
				Saturday, Sunday and public holiday.	3)	As a mitigation measure to minimize the noise nuisance in the vicinity of the residents, rock breaking activities will be started at 8am and is expected to be completed by mid- August 2011.	Closed
					4)	No noise exceedance was recorded at construction noise monitoring station at Victoria Centre on 19 and 25 July 2011 during daytime while breaking and excavation works were undertaken during monitoring.	
		5)	In conclusion, it was related to the construction works under Contract HY/2009/15 and mitigation measure was provided. The complainant was satisfied with the arrangement and no further complaint was received after proposed measures.				
110723b	2 Victoria Control Conducted at Causeway Bay	1) 2)	It was referred by AECOM to ET on 8 August 2011 With reference to the construction noise monitoring at Vitoria Centre, no exceedance was recorded on 19 and 25 July 2011 during daytime while breaking and excavation works were undertaken during monitoring				
		to the vicinity of the residents in	3)	As a mitigation measure to minimize the noise nuisance in the vicinity of the residents, rock breaking activities will be started at 8am and is expected to be completed by mid- August 2011.	Closed		
					4)	In conclusion, it was related to the construction works under Contract HY/2009/15 and mitigation measure was provided. The complainant was satisfied with the arrangement and no further complaint was received after proposed measures.	
110727a	27/07/2011	Mr. Law from Victoria Centre Management Office by ICC no. 1-304616162	North Point	It was complained by Mr. Law from Victoria Centre Management Office on 27 July 2011 regarding construction noise generated by the construction operations of	2)	It was referred by AECOM to ET on 28 July 2011 RSS confirmed to start the rock breaking activities for Contract HY/2009/15 at 8am as a mitigation measure to minimize the noise nuisance in the vicinity of the residents. No noise exceedance was recorded at construction noise	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Ou	tcome	Status
				Central-Wanchai Bypass at noon rather than in morning at 7am.		monitoring station at Victoria Centre on 25 July and 4 August 2011 during daytime while breaking and excavation works were undertaken during monitoring.	
					4)	In conclusion, it was related to the construction works under Contract HY/2009/15 and mitigation measure was provided. No further complaint from complainant was received after proposed the mitigation measure.	
110727b	27/07/2011	no.1-304615409 Highways Department adjacent to the Victoria Centre was conducted from 7am	2)	It was referred by AECOM to ET on 28 July 2011 With reference to the construction noise monitoring at Vitoria Centre, no exceedance was recorded on 25 July and 4 and 10 August 2011 during daytime while breaking			
					3)	and excavation works were undertaken during monitoring. As a mitigation measure to minimize the noise nuisance in the vicinity of the residents, rock breaking activities will be started at 8am.	
	08/08/2011				4)	However, complainant did not satisfy with the response on the noise nuisance from the rock-breaking during morning in front of Victoria Centre and then further complaint via 1823 on 7 August 2011.	Closed
					5)	Highways contacted the complainant on 15 August 2011 that the noisy rock breaking operation had been completed.	
					Re	marks: There will be counted as two complaints in this complaint log.	
110810	10/08/2011	Mr. Yip by ICC no. 1 – 306740207	North Point	Muddy water was discharged from work site to the seafront near Oil Street during heavy rain. The environmental protection measures were not good enough and are needed to rectify.	2)	It was referred by AECOM to ET on 17 August 2011. Confirmed with RE, Muddy water was caused by a heap of earth being washed to the sea by heavy rain. The heap of earth was referred as a small stockpile placed close to the seafront in front of Oil Street within the site area under handover transition period from contract HY/2009/11 to contract HY/2009/19. The necessary mitigation measures to protect the small stockpile against rainfall were missing at the time of complaint.	Closed
					3)	Due to the missing of mitigation measures to protect the small stockpile during handover transition period, loose material was washed into the harbour when heavy rain came. Muddy water was formed and dispersed in the sea that caused the water quality and visual concern to the public. The complaint was considered as valid. Contractors were advised to relocate the loose materials	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	come	Status
						away from the coastline as far as practicable. Any loose material placed which needed to be placed near the coastline shall be properly compacted or covered as appropriate. To avoid any further environmental deficiency, Contractors shall ensure all necessary environmental mitigation measures will not be missing during site area handover.	
110826	26/08/2011	Grand Hyatt and a complainant by ICC	Wan Chai	Construction noise and vibration nuisance generated from the works at Convention Avenue and inside the HKCEC1 reclamation area.	1) 2)	Confirmed with the Resident Site Staff that the construction works were referred to the Contractor HK/2009/01. The Excavator mounted breaker at Convention Avenue and Drilling rig at HKCEC1 reclamation area were the dominant construction noise source during this period.	
					3)	The drilling rig at HKCEC1 reclamation area and excavator mounted breaker at Convention Avenue were then temporary suspended after received the complaint.	
					4)	Investigation revealed that the erected noise barrier (4m cantilevered movable noise barrier for the drilling rig and 1m movable noise barrier for the excavator mounted breaker) were not located close to the plants to provide adequate noise screening.	Closed
					5)	Contractor was advised to avoid concurrent operation of construction plants at site. Further enhancement of movable noise barriers at HKCEC1 and providing noise enclosure for the excavator mounted breaker at Convention Avenue are needed.	
					6)	Further site investigation and checking on 31 August and 7 September 2011 revealed that the implemented noise mitigation measures were in proper and minimize the noise impact.	
110826A	26/08/2011	A complaint letter from Mr. Au of Cayley Property of City Garden	North Point	Harbor front adjacent to their cooling water intake suction which caused 3 times of system breakdown of the sea water pump on 9, 22 and 25 August 2011.	1)	It was referred by AECOM to ET on 29 August 2011. Confirmed with the Resident Site Staff that the • construction works were referred to the Contractors HY/2009/11 and HY/2009/19. • The pump is located on the site area of HY/2009/19 • A temporary garbage defender was installed on 23 July 2011 by HY/2009/11 and the shape of the defender was adjusted on 8 August 2011 in order to excluse the outfall.	Closed
						<ul> <li>An ad hoc inspection of the effectiveness of garbage defender was conducted with RSS (CWB project</li> </ul>	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	come	Status
						team), contractor of HY/200911 and HY/2009/19 and IECon 29 August 2011. Inspection report of it was submitted to RSS on 19 September 2011.	
						<ul> <li>Daily cleaning near the water intake was conducted twice a day by contractor HY/2009/19.</li> </ul>	
						<ul> <li>In response to City Garden request, the contractors have set up the temporary garbage defender in function and collect the floating refuses, but cannot eliminate all refuses, in particular the refuse coming from the seabed</li> </ul>	
					2)	According to the complaint letter from Cayley Property, the outcomes of the preventive measures were not complying wih their expectation.	
					3)	During on-site inspection, floating refuses observed occasionally outside the garbage defender. No conclusion could be made for the source of these floating refuses. On the other hand, some of the refuses were observed floating behind the garbage defender during investigation.	
					4)	All daily cleaning actions had been taken by contractor to minimize floating refuse inside the construction site.	
					5)	It was noted that the cooling water intake was accessible to the public. As such, fish breeding and fishing activities were observed even though a notice has already hoisted. Also, tripping of rubbish by the passers-by could result in a lot of rubbish accumulated around the intake point.	
					6)	Referring to the record provided by CPML, there were a lot of nylon/ plastic bags and nylon wire mesh that matched those rubbishes generated from the public activities.	
					7)	Contractors have fulfilled the requirement of site cleanness and no exceedance was recorded during Water Quality Monitoring. It is consider the cause of this complaint is not related to project and environmental issue in this project as well. No more complaint received after ad-hoc inspection	
111014	14/10/2011	The complainant, Ms. Tam complained via hotline 1823	Wan Chai	The polluted fumes and exhaust from the excavation by sub-contractor of CEDD on pedestrian way outside no.25 Harbour Road (in front of the Harbour Centre)	1) 2)	RSS notified ET to carry out investigation on 17 October 2011. ET confirmed with the Resident Site Staff that the location of the excavator was within site area of Contract no. HK/2009/02 undertaking the water cooling main reprovision works along the Harbour Road. The plants including the excavator have been checked before using	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
-	-				<ul> <li>at the site. However, the polluted fumes and exhausted from the excavator was caused due to insufficient maintenance of the plant after using at site.</li> <li>3) After receiving the complaint, the excavator was then removal off-site for checking and maintenance works on 17 October 2011.</li> <li>4) Contractor was reminded to enhance regular checking and maintenance to all plants at site.</li> <li>5) RSS has replied to the complainant on the arrangement of the measures taken on 17 October 2011. Complainant was satisfied with the response and follow-up action taken by the Contractor.</li> </ul>	
111104	04/11/2011	Mr. Liu from LCSD complained via Contractor Complaint Hotline	Wan Chai	Complain about a tree near the site of pipe installation works outside Wan Chai Swimming Pool at Harbour Road, the status is not healthy and roof ball of two trees inside the site near Renaissance Hong Kong Harbour View Hotel at Convention Avenue were half cut.	<ol> <li>ET confirmed with the Resident Site Staff that         <ul> <li>A tree near the site of pipe installation works outside Wan Chai Swimming Pool at Harbour Road is the Tree no. TA1122 under Contract no. HK/2009/02. Leaves of a branch of this tree were shrivelled.</li> <li>Two trees inside the site near Renaissance Hong Kong Harbour View Hotel at Convention Avenue are the tree nos. A160 and A161 under Contract no. HK/2009/01. Part of roof ball of these two trees was covered by the metal plate.</li> </ul> </li> <li>Independent Tree Specialists for these two inspected the trees. Contractor HK/2009/01 has taken the measure as recommend downgrading the soil level around the trunk base. Reinstating of the ground works will be conducted in mid-December 2011. For the tree no. TA1122 under Contract no. HK/2009/02, the brown leaves were removed and fenced the tree with orange net is provided to prevent damage of tree trunk by construction works. The distance between the tree and the edge of the trench is kept approximate 2m. Two Contractors were reminded to carry out regular watering to the trees within their site area.</li> </ol>	Waiting RSS respond
111106	06/11/2011	Police officer	Wan Chai	Construction noise generated from the site at about 6:30 a.m on 6 November 2011 and require to stop the machine operation	<ol> <li>According to the information reported by Contractor, one BC cutter and hoist were operated for Diaphragm Wall construction of Shatin-Central Link to inspect bentonite pipes and ensure no damages and all the joints are tightened in good position. Then, the subcontractor for Diaphragm wall, SAMBO Korean foreman stopped the engine of the BC cutter immediately. The police officer recorded the details and HKID number of the foreman and then left. Due to the different language communication between the police officer and the Korean foreman, no</li> </ol>	Keep in view for three months from the date of complaint recevied



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	come	Status
					2)	CNP was checked by the police officer. ET confirmed with the Resident Site Staff that same issue was also raised out by RSS at about 7:00a.m on the same day. Besides, it was confirmed that there is no valid Construction Noise Permit for the conducted construction works in the period between 2300 and 0700.	
					3)	Due to insufficient communication between Contractor HK/2009/01 and their Korean Sub-contractor, Korean Sub-contractor had not notified to Contractor before carrying out the inspection of the BC cutter, hoists and bentonite pipes at about 6:00a.m to ensure no damages and all the pipe joints should be tightened and in good position.	
					4)	Contractor was advised to enhance the communication between Contractor and sub-contractor and provide sufficient environmental training to all foreman and operators on restricted hour operation. Futhermore, Construction Noise Permit should be checked and in place for the construction works during restricted hour	
					5)	This complaint was considered in relation to the conducted construction works during restricted hours without valid Construction Noise Permit. No more construction works were conducted during night time period. The construction works will be conducted in accordance with the time period stated in valid CNP. This complaint will be kept in view of any follow-up action from the relevant government activities.	
120405	05/04/2012	N/A	North Point	A complaint regarding excessive noise from construction sites of CBTS was observed daily before 7:30am except on public holidays, and the noise source was mainly from piling works. The complainant requested that construction works should start after 8:30am to avoid nuisance to nearby residents and a speedy follow-up and reply.	2)	RSS notified ET on 5 April 2012. ET confirmed with the Resident Site Staff that no piling works were performed during the concerned period. After reviewing the results of noise monitoring (M2b and M3a), no exceedance was recorded during daytime period and the noise level was below 75dB(A). Site inspection for HY/2009/15 was conducted on 10 April 2012. The condition of noise mitigation measures around CBTS was found satisfactory. RSS confirmed that no pilings were performed during the concerned period. The major works included drilling, diaphragm wall construction and excavations. HyD made a reply to the complainant on 16 April 2012 via	Closed
						1823. HyD replied that the current works at CBTS were drilling, diaphragm wall construction and deep excavations. In order to minimize the noise generated	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					from the above works, the Contractor had erected temporary noise barriers and provided noise blankets on plants. RSS would continue to work with the Contractor on the effectiveness of the environmental mitigation measures implemented on site. No further complaint was received after the response.	
130308	06/03/2013	ICC Case#1- 407181502	Tin Hau	A complaint regarding the dropping of fine rock material into surrounding waterbody was observed during rock breaking operation with two excavators in active operation at the Eastern Breakwater of Causeway Bay Typhoon Shelter near the North Point lighthouse.	<ol> <li>RSS notified ET on 8 March 2013</li> <li>ET confirmed with RSS that excavation works, installation of buoy, flashing light and silt curtain and dredging works were undertaken at Eastern Breakwater during the concerned period on 6 March 2013. One backhoe equipped with breaker and one derrick barge were confirmed in operation while another backhoe was at idle during the concerned period on 6 March 2013.</li> <li>Reviewing the photo record provided by RSS, the condition of the silt curtain deployed around the Eastern Breakwater on 6 March 2013 was found to be in good condition. It is considered that the silt curtain was properly in place during the concerned period and the concerned act of dropping of fine rock material was confined within the silt curtain boundary without adverse impact to the nearby water quality.</li> <li>Further follow up was conducted on 12 March 2013 during weekly environmental audit inspection, the silt curtain deployed around the concerned area was found to be maintained in good condition and the water quality at the concerned work area was generally satisfactory. No violation of the Environmental Permit condition was found.</li> <li>The contracotr was advised and committed to implement preventive meaures to miminize the potential impact of work including conducting regular diver check to ensure the integrity and the extend of silt curtain deployment and to provide adequtae back up stock of silt curtain for emergency use.</li> </ol>	Closed



Appendix 10.1

**Construction Programme of Individual Contracts** 

#### Contract No. : HK/2009/01 WAN CHAI DEVELOPMENT PHASE II CENTRAL-WAN CHAI BYPASS AT HKCEC

#### Working Programme for Marine Works (Dredging and Reclamation)

ACTIVITIES	START	FINISH	2014											
ACTIVITIES	START	гімізп	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Cross Harbour Watermains (Rock Trimming)														
Wan Chai North	15/1/2014	15/2/2014												
Fairway	15/1/2014	15/2/2014												
TST (Subject to Handover of ASD)	1/3/2014	30/5/2014												
Reclamation Works at HKCEC Water Channel														
Dredging underneath Expo Drive East Bridge	29/8/2014	27/9/2014												
Backfilling underneath Expo Drive East Bridge	28/9/2014	27/10/2014												

ctivity ID	Activity Name	Rem Start	Finish			2014	
		Dur			21	May 28 05 12	June 19 26 02 09 16 23
<b>SMRP - May</b>	2014 to Aug 2014						
02 - PRE-CO	NSTRUCTION WORKS						
02.2 - Contracto	or's Submission						
0220-1560	Noise Enclosure/Barrier - Steel Material Submission	0	02-Jan-14 A	28-Apr-14 A		oise Enclosure/Barrier -	Steel Material Submission
0220-1570	Noise Enclosure/Barrier - Steel Material Comment/Resubmission	6	12-Feb-14 A	25-May-14			Noise Enclosure/Barrier - Steel Material Comme
0220-1580	Noise Enclosure/Barrier - Steel Material No Adverse Comment	6	26-May-14	31-May-14			Noise Enclosure/Barrier - Steel Materia
02.3 - Method S	Statement / Shop Drawings						
0230-1580	MS Bridge F1A/F2A Int. Noise Semi Enclosure - Submission	6	01-Apr-14 A	25-May-14			MS Bridge F1A/F2A Int. Noise Semi Enclosure
0230-1590	MS Bridge F1A/F2A Int. Noise Semi Enclosure - ER Review / Comment	6	26-May-14	31-May-14	_		MS Bridge F1A/F2A Int. Noise Semi E
0230-1600	MS Bridge F1A/F2A Int. Noise Semi Enclosure - Resubmission	6	01-Jun-14	06-Jun-14	-		MS Bridge F1A/F2A Int. Noise
0230-1610	MS Bridge F1A/F2A Int. Noise Semi Enclosure - No Adverse Comment	15	07-Jun-14	21-Jun-14			MS Bridg
0230-1960	MS Beam Erection D1 to E2 - No Adverse Comment	0	15-Apr-14 A	25-Apr-14 A	MS E	Beam Erection D1 to E2 -	No Adverse Comment
0230-2050	MS Beam Erection F8 to F15 - Resubmission	0	19-Feb-14 A	28-Apr-14 A		MS Beam Erection F8 to I	-15 - Resubmission
0230-2060	MS Beam Erection F8 to F15 - No Adverse Comment	0	29-Apr-14 A	13-May-14 A		MSI	Beam Erection F8 to F15 - No Adverse Comment
0230-1420	MS Permanent Noise Barrier Cantilever - Submission	6	10-Feb-14 A	25-May-14	_		MS Permanent Noise Barrier Cantilever - Subm
0230-1420	MS Permanent Noise Barrier Cantilever - Submission MS Permanent Noise Barrier Cantilever - ER Review & Comment	15	26-May-14	09-Jun-14			MS Permanent Noise Ban
							MS T Official MS
0230-1440	MS Permanent Noise Barrier Cantilever - Resubmission	15	10-Jun-14	24-Jun-14	_		
0230-1450	MS Permanent Noise Barrier Cantilever - No Adverse Comment	15	25-Jun-14	09-Jul-14		lemporary Bridge TD - ER	Phylow & Commont
0230-1790	MS Temporary Bridge TD - ER Review & Comment	0	20-Mar-14 A	25-Apr-14 A			
0230-1800	MS Temporary Bridge TD - Resubmission	0	01-Apr-14 A	25-Apr-14 A	MS	Femporary Bridge TD - Res	
0230-1810	MS Temporary Bridge TD - No Adverse Comment	0	14-Apr-14 A	01-May-14 A	_	MS lemporary Bridge	TD - No Adverse Comment
0230-1820	MS Bridge Demolition Pier E3 to P20 - Submission	24	01-Jun-14*	24-Jun-14			MS
0230-1830	MS Bridge Demolition Pier E3 to P20 - ER Review & Comment	15	25-Jun-14	09-Jul-14			
0230-1840	MS Bridge Demolition Pier E3 to P20 - Resubmission	15	10-Jul-14	24-Jul-14			
0230-1850	MS Bridge Demolition Pier E3 to P20 - No Adverse Comment	18	25-Jul-14	11-Aug-14			
0230-1740	MS Temporary Bridge TB & TC - Submission	28	01-Aug-14*	28-Aug-14			
02.4 - Contract	or's Design and Build Items						
0240-1044	Temp Bridge "TD" Design - No Adverse Comment	0	15-Apr-14 A	28-Apr-14 A		Femp Bridge "TD" Design	- No Adverse Comment
0240-1045	Temp Bridge "TD" - Fabrication Pier F8 to F10	12	03-Feb-14 A	31-May-14			Temp Bridge "TD" - Fabrication Pier F8
0240-1046	Temp Bridge "TD" - Fabrication Pier F5 to F8 and F10 to F15	24	20-Apr-14 A	12-Jun-14			Temp Bridge "TD" - Fa
0240-1110	Int. Noise Enclosure Structural Design - ER Review/Resubmission	6	17-Jan-14 A	25-May-14			Int. Noise Enclosure Structural Design - ER Re
0240-1111	Int. Noise Enclosure Structural Design - No Adverse Comment	28	26-May-14	22-Jun-14	-		Int. Noi
0240-1113	Int. Noise Enclosure Structural - Shop Drawings Bridge F1A/F2A	12	02-Jan-14 A	31-May-14			Int. Noise Enclosure Structural - Shop
0240-1115	Int. Noise Enclosure - Fabrication/Delivery Bridge F1A/F2A	42	14-Apr-14 A	30-Jun-14			
0240-1132	Noise Barrier Structural - Shop Drawings	24	21-Mar-14 A	12-Jun-14			Noise Barrier Structur
0240-1133	Noise Barrier Structural - Fabrication/Delivery	90	23-Jun-14	20-Sep-14			
0240-1136	Noise Barrier Panel - Design ER Review/Resubmission	30	01-Mar-14 A	18-Jun-14	_		Noise Barrier
0240-1137	Noise Barrier Panel - Design No Adverse Comment	28	19-Jun-14	16-Jul-14	_		
			17-Jul-14		_		
0240-1138	Noise Barrier Panel - Fabrication Delivery	60		14-Sep-14			
0240-1270	Landscaping Design - Submission	90	01-Aug-14*	29-Oct-14			Tem
0240-1050	Temp Bridge "TB" Design - Prep & Submit	36	21-Feb-14 A	24-Jun-14	_		
0240-1060	Temp Bridge "TB" Design - ER review and comment	28	25-Jun-14	22-Jul-14	_		
0240-1070	Temp Bridge "TB" Design - Resubmission	30	23-Jul-14	21-Aug-14	_		
0240-1170	HGHK Permanent Carpark Design - Prep & Submit	90	01-Jul-14*	28-Sep-14			
Remaining Level Actual Level of				Cont	ract H	(/2009/19	3MRP
Actual Level of Actual Work		Three	Manik F	Dalling Dr	0 0 K 0 100	ma (20 Marta	10 Aug 2014) 3MRP
Remaining Wor	rk	inree		Noming Pr	ogrami		19 Aug 2014)
	ing Work						Page 1

Milestone

			1.1		,				
	30	07	July 14	21	28		Augu 04	ust 11	8
	00	07	14	21	20		UT		
nen	t/Resub	mission							
al I	lo Adve	rse Comme	ent						
	<b>6</b>								
	Submiss								
Enc	losure -	ER Review	/ Comme	ent					
e S	emi Enc	closure - Re	esubmissi	on					
ge	F1A/F2	A Int. Noise	e Semi En	closure - N	lo Adv	erse	Commer	nt	•••••
-									
					-				
nis	sion								
rrie	r Cantile	ever - ER R	eview & C	omment					•••••
Pe	rmanen	t Noise Bar	rier Cantil	ever - Resi	ubmiss	sion			
_				it Noise Ba				Advore	e Cr
		IVIS				anti		1.01015	
Bri	dge Der	molition Pie	er E3 to P2	20 - Submi	ssion				
		MS	Bridge De	molition Pi	er E3 i	to P	20 - ER F	Review 8	& Co
			<u> </u>		1		emolition		
					, Driug	5 01			
								MS I	טווכ
					1				
8 to	F10								
-ab	rication	Pier F5 to	F8 and F1	0 to F15					
		bmission							
	1				~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~		t		
	1	ure Structu	-	- INO AOVE	ise U	מחוכ	ieni		
Dr	awings	Bridge F1A	/F2A						
	Int. No	oise Enclos	ure - Fabr	ication/Del	livery E	Bridg	ge F1A/F2	2A	
ral	- Shop	Drawings							
r P	anel - D	esign ER R	eview/Re	submission	1				
					i i	Da	eian No A	duoroo	~~~
				e Barrier F	anei -	De	SIGIT NO A	uverse	Jom
					_				
					C				
np I	3ridge "	TB" Design	- Prep &	Submit					
				Temp	Bridge	e "TE	3" Design	- ER re	view
-		_	_		-		-		
,									
Р-	May ?	2014 to A	11 <del>σ</del> 2014						
	-		~5 <i>2</i> 017						
1 0	of 8								

ctivity ID	Activity Name	Rem	Start	Finish					2014	
		Dur			21	May 28 05 12	19 26	02	June 09   16   23	July 30 07 14
02.5 - Bridge S	egment/Beam Off-site Precasting									
0250-1720.06	Precast Beam Bridge E 1819-B	0	21-Mar-14 A	25-Apr-14 A	Preca	st Beam Bridge E 1819-B				
0250-1720.07	Precast Beam Bridge E 1819-C	9	05-May-14 A	28-May-14	-		P	recast Beam I	Bridge E 1819-C	
0250-1720.08	Precast Beam Bridge E 1819-D	18	20-May-14	06-Jun-14	-			Pre	ecast Beam Bridge E 1819-I	כ
0250-1720.09	Precast Beam Bridge E 1718-A	18	07-Jun-14	24-Jun-14					Prec	ast Beam Bridge E 1718-A
0250-1720.10	Precast Beam Bridge E 1718-B	18	25-Jun-14	12-Jul-14						Precast Be
0250-1920	Brideg C4 Pier 31 T-span Segment Off-site Casting (13 no	os.) 22	14-Apr-14 A	10-Jun-14					Brideg C4 Pier 31 T-span	Segment Off-site Casting (13 n
0250-1930	Brideg C4 Pier 28 End-span Segment Off-site Casting (5	nos.) 15	20-May-14	03-Jun-14	_			Brideg	C4 Pier 28 End-span Segme	ent Off-site Casting (5 nos.)
0250-1940	Brideg C4 Pier 32 End-span Segment Off-site Casting (5	nos.) 0	20-Apr-14 A	15-May-14 A		Bride	eg C4 Pier 32 En	d-span Segme	ent Off-site Casting (5 nos.)	
0250-1970	Brideg C5 Pier 32 End-span Segment Off-site Casting (6	nos.) 18	10-Jun-14	27-Jun-14	_	1 1 1 1				Brideg C5 Pier 32 End-span Seg
0250-1950	Brideg C5 Pier 33 T-span Segment Off-site Casting (11 no	os.) 27	14-Jun-14	11-Jul-14	_					Brideg C5 Pi
0250-1980	Brideg C5 Abut D12 E-span Segment Off-site Casting (6	nos.) 19	04-Jul-14	22-Jul-14						
0250-1960	Brideg C5 Pier 34 T-span Segment Off-site Casting (9 no	s.) 23	15-Jul-14	07-Aug-14	-	1 1 1 1				
0250-2010	Brideg C3 Pier 28 End-span Segment Off-site Casting (6		23-Jul-14	10-Aug-14	_	1 1 1 1				
0250-1990	Brideg C3 Pier 27 T-span Segment Off-site Casting (11 nd	,	07-Aug-14	03-Sep-14						
0250-2020	Brideg C3 Pier 25 End-span Segment Off-site Casting (5	,	11-Aug-14	26-Aug-14	_	1 1 1 1				
	NARY WORKS		g	g		· · · · · · · · · · · · · · · · · · · ·				
03 - PRELINI						- - - - - - -				
0330-1350	Erect Special Hoarding at Portion IVB	36	20-May-14	02-Jul-14		, , , , ,				Erect Special Hoarding at
	N 2 & 2A OF THE WORKS		20 May 14	02 001 14		1 1 1 1 1				
	VER VOR A CONTRES WORKS					1 1 1 1				
05.1.2 - ELS	ver Turmer Cir 4855-4932 (APS Footprint)					1 1 1 1 1				
0512-1155	Lev 4A (-9.5mPD) - S1-S3 ELS	0	10-Apr-14 A	24-Apr-14 A	Lev 4A	(-9.5mPD) - S1-S3 ELS				
0512-1159	Lev 5B (-13.0mPD) S8 Excav (5198m3)	0	15-Apr-14 A	08-May-14 A		1	mPD) S8 Excav	(5198m3)		
0512-1160	Lev 5A (-13.0mPD) S1-S3 Excav (57544m3)	0	25-Apr-14 A	13-May-14 A			(-13.0mPD) S1-8		4m3)	
0512-1163	Lev 5B (-13.0mPD) S8 ELS	2	10-May-14 A	21-May-14 A			Lev 5B (-13		,	
0512-1165	Lev 5A (-13.0mPD) S1-S3 ELS	11	20-May-14 A	-		· · · · · · · · · · · · · · · · · · ·			DmPD) S1-S3 ELS	
	· · · · ·			30-May-14				1	-16.5mPD) S8 Excav (5198r	m3)
0512-1170	Lev 6B (-16.5mPD) S8 Excav (5198m3)	12	22-May-14	02-Jun-14	_				Lev 6A (-16.5mPD) S1	
0512-1172	Lev 6A (-16.5mPD) S1-S3 Excav (5544m3)	13	31-May-14	12-Jun-14	_				Lev 6B (-16.5mPD) S8 E	
0512-1175	Lev 6B (-16.5mPD) S8 ELS	8	03-Jun-14	10-Jun-14	_				_ 、 ,	Lev 7B (-20.0mPD) S8 Excav (
0512-1180	Lev 7B (-20.0mPD) S8 Excav (5198m3)	18	11-Jun-14	28-Jun-14						16.5mPD) S1-S3 ELS
0512-1178	Lev 6A (-16.5mPD) S1-S3 ELS	9	13-Jun-14	21-Jun-14					Lev oA (-	
0512-1182	Lev 7A (-20.0mPD) S1-S3 Excav (5544m3)	18	22-Jun-14	09-Jul-14	_					Lev 7A (-20.0m
0512-1185	Lev 7B (-20.0mPD) S8 ELS	9	29-Jun-14	07-Jul-14	_					Lev 7B (-20.0mPD
0512-1187	Lev 7A (-20.0mPD) S1-S3 ELS	12	10-Jul-14	21-Jul-14	_					
0512-1200	Lev 8 (-28.5mPD) Excav + Blinding (13811m3)	28	08-Jul-14	04-Aug-14						
0512-1210	Middle Lev 1 (+2.0mPD) Excav	15	15-May-14 A	03-Jun-14				Middle	Lev 1 (+2.0mPD) Excav	
0512-1215	Middle Lev 1 (+2.0mPD) ELS	7	04-Jun-14	10-Jun-14					Middle Lev 1 (+2.0mPD)	
0512-1230	Middle Lev 2 (-2.0mPD) Excav	11	11-Jun-14	21-Jun-14						ev 2 (-2.0mPD) Excav
0512-1235	Middle Lev 2 (-2.0mPD) ELS	7	22-Jun-14	28-Jun-14		1 1 1 1				Middle Lev 2 (-2.0mPD) ELS
0512-1240	Middle Lev 3 (-7.0mPD) Excav	12	29-Jun-14	10-Jul-14		1 1 1 1 1				Middle Lev 3 (
0512-1250	Middle Lev 3 (-7.0mPD) ELS	7	11-Jul-14	17-Jul-14						Mide
0512-1260	Middle Lev 4 (-11.0mPD) Excav	12	18-Jul-14	29-Jul-14		1 1 1 1				
0512-1270	Middle Lev 4 (-11.0mPD) ELS	7	30-Jul-14	05-Aug-14	_	, 1 1 1 1				
									3MRP	
Remaining Lev Actual Level of				Cont	ract HY	//2009/19			BINIRP	
Actual Work		Three	Month F	Rollina Pr	odrami	ne (20 May to <sup>-</sup>	19 Aura 20	014)	3MRP	- May 2014 to Aug 2014
					- 3		<u>.</u>	/		

Three Month Rolling Programme (20 May to 19 Aug 2014)	

Remaining Work

Milestone

Critical Remaining Work




Page 2 of 8

ivity ID	Activity Name	Rem	Start	Finish								2014	
		Dur			21 2	8 05	May 12	19	26	02	Ju 09	ne 16	23
0512-1280	Middle Lev 5 (-15.0mPD) Excav + Blinding	9	06-Aug-14	14-Aug-14		I					L		4
0512-1220	Opening to Existing Bulkhead Wall	15	05-Aug-14	19-Aug-14									
05.1.3 - APS Str	ucture	,	,	,									
0513-1310	APS Basement Slab - Prepare CJ and form keys into D-wall	12	06-Aug-14	19-Aug-14									
0513-1320	APS Basement Slab - Waterproofing Membrane	18	13-Aug-14	02-Sep-14									
0513-1330	APS Basement Slab - Rebar Fixing	28	16-Aug-14	18-Sep-14	1								
05.2 - Cut & Co	ver Tunnel Ch 4932-5149												
05.2.3 - ELS													
0524-2889	Pump Sump - Excavation & Lateral Support	9	22-Apr-14 A	29-May-14				_		Pump Sump	- Excavat	ion & Late	eral Suppo
0524-2890	Pump Sump - Structure	18	30-May-14	20-Jun-14								P	Pump Sum
05.2.4 - Tunnel S	Structure												
0524-3015	Bay 1 Tunnel Vertical Wall	7	21-Jun-14	28-Jun-14									
0524-3025	Bay 1 Tunnel False Works	6	30-Jun-14	07-Jul-14									
0524-3035	Bay 1 Tunnel OHVD Slab	8	08-Jul-14	16-Jul-14									
0524-3045	Bay 1 Tunnel Roof Slab	12	17-Jul-14	30-Jul-14									
0524-3115	Bay 2 Tunnel Vertical Wall	7	13-Jun-14	20-Jun-14								B	3ay 2 Tunr
0524-3125	Bay 2 Tunnel False Works	6	21-Jun-14	27-Jun-14									
0524-3135	Bay 2 Tunnel OHVD Slab	8	28-Jun-14	08-Jul-14									
0524-3145	Bay 2 Tunnel Roof Slab	12	09-Jul-14	22-Jul-14									
0524-3525	Bay 10 Tunnel Roof Slab	0	04-Apr-14 A	25-Apr-14 A	Bay 10	Tunnel Root	f Slab						
0524-3575	Bay 11 Tunnel Roof Slab	0	14-Apr-14 A	28-Apr-14 A	Ba	y 11 Tunnel	Roof Slab						
0524-3615	Bay 12 Tunnel OHVD Slab	0	03-Apr-14 A	22-Apr-14 A		inel OHVD S							
0524-3625	Bay 12 Tunnel Roof Slab	0	23-Apr-14 A	13-May-14 A			Bay 12	2 Tunnel F	Roof Sla	b			
0524-3665	Bay 13 Tunnel OHVD Slab	0	18-Apr-14 A	26-Apr-14 A	Bay 1	3 Tunnel OF	IVD Slab						
0524-3675	Bay 13 Tunnel Roof Slab	0	28-Apr-14 A	09-May-14 A			Bay 13 Tuni	nel Roof	Slab				
0524-3475	Waterproof Top Slab Bay 5 to Bay 9	12	05-Jun-14	18-Jun-14	-							Wat	terproof To
0524-3685	Waterproof Top Slab Bays 12 and 13	12	05-Jun-14	18-Jun-14	-							Wat	terproof To
0524-3365	Waterproof Top Slab Bay 1 to Bay 4	14	31-Jul-14	15-Aug-14									
05.2.5 - Road &	Miscellaneous Works												
0525-2940	Backfill above Tunnel Structure Bay 5 to Bay 9	15	12-Jun-14	28-Jun-14									
0525-2950	Backfill above Tunnel Structure Bay 10 to Bay 13	15	12-Jun-14	28-Jun-14	-								
0525-2882	Backfill above Tunnel Structure Bay 1 to Bay 4	7	16-Aug-14	23-Aug-14	-								
0525-2890	Tunnel Road Drainage (excl vent bldg)	45	31-Jul-14	22-Sep-14									
06 - SECTION	N 3 OF THE WORKS												
06.1 - Westbou													
0610-2126	Pier 29-3 Bored Pile (Normal)	18	24-Jul-14	14-Aug-14									
06.2 - Box Culv				J J									
0620-2632	1350mm Drainage MH 9-P to MH 3-1 Stage 1 - Sheet Pile	4	20-Mar-14 A	23-May-14					1350mm	Drainage MI	H 9-P to M	1H 3-1 Sta	age 1 - Sh
0620-2633	1350mm Drainage MH 9-P to MH 3-1 Stage 1 - Trench Excav	4	02-Apr-14 A	28-May-14	_				1	350mm Drair	age MH 9	-P to MH	3-1 Stage
0620-2634	1350mm Drainage MH 9-P to MH 3-1 Stage 1 - Pipe Laying	2	29-May-14	30-May-14	-					1350mm Di	rainage Mł	H 9-P to N	ИН 3-1 Sta
0620-2635	1350mm Drainage MH 9-P to MH 3-1 Stage 1 - Backfill/Extract Sheet Pile	9	31-May-14	11-Jun-14	-						1350	0mm Drair	nage MH s
0620-2636	1350mm Drainage MH 9-P to MH 3-1 Stage 2 - Remove Pavement	7	14-Aug-14	22-Aug-14	-								
06.3 - Admin B				j v									
0630-3111	Admin Bldg Pre-bored H-pile GL A-F (31 nos.) - Drilling	39	27-Feb-14 A	07-Jul-14									
	<b>C</b>				1					1			


Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work

Milestone

### Three Month Rolling Programme (20 May to 19 Aug 2014)



ctivity ID	Activity Name	Rem	Start	Finish		More		I	2014
		Dur			21	May           28         05         12	19 26	June 02 09	e 16 23
0630-3112	Admin Bldg Pre-bored H-pile GL A-F (31 nos.) - H-beam Install + Grouting	54	27-Mar-14 A	24-Jul-14					
0630-3121	Admin Bldg Pre-bored H-pile GL G-N (24 nos.) - Drilling	32	21-Feb-14 A	27-Jun-14					
0630-3122	Admin Bldg Pre-bored H-pile GL G-N (24 nos.) - H-beam Install + Grouting	40	21-Mar-14 A	07-Jul-14					
0630-3131	Admin Bldg Pre-bored H-pile GL P-Q (10 nos.) - Drilling	30	27-Jun-14	02-Aug-14					
0630-3132	Admin Bldg Pre-bored H-pile GL P-Q (10 nos.) - H-beam + Grouting	28	15-Jul-14	16-Aug-14					
	N 6 OF THE WORKS								
09.2 - Westbou		_							
0920-2100	Pre-drilling for Piling at IVB (pier 26) (possession on 25Feb14) (2 no)	12	03-Jul-14*	16-Jul-14					
0920-2105	Pier 26 Pile G.I. Final Report / Founding Level	12	17-Jul-14	30-Jul-14					
	N X OF THE WORKS								
	ges (Bridge D, E and F)								
	Pier Construction								
Pier F03 to F15						F# BULL OF THE			
1011-3205	F11 Dolphin Construction	0	11-Mar-14 A	30-Apr-14 A		F11 Dolphin Construction			
1011-3215	F12 Dolphin Construction	0	16-Mar-14 A	17-May-14 A			2 Dolphin Construct		
1011-3225	F6 Dolphin Construction	13	02-Apr-14 A	04-Jun-14				F6 Dolphin Cons	struction
1011-3235	F7 Dolphin Construction	8	28-Mar-14 A	28-May-14			F7 Do	Iphin Construction	<b>F</b> ( a)
1011-3245	F13 Dolphin Construction	30	20-May-14	24-Jun-14					F13
1011-3255	F5 Dolphin Construction	19	18-Apr-14 A	11-Jun-14				F5 Do	Iphin Construction
1011-3265	F14 Dolphin Construction	30	11-Jun-14	16-Jul-14	_				
1011-3271	F4 Dolphin Construction	24	29-May-14	26-Jun-14	_				F
1011-3272	F3 Dolphin Construction	24	20-Jun-14	18-Jul-14	_				
1011-3273	F2 Dolphin Construction	24	12-Jul-14	08-Aug-14					
1011-3274	F1 Dolphin Construction	24	02-Aug-14	29-Aug-14	_				
1011-3296	F10 Dolphin Fender Installation	9	08-Jul-14	18-Jul-14	_				
1011-3297	F9 Dolphin Fender Installation	9	15-Jul-14	25-Jul-14	_				
1011-3298	F8 Dolphin Fender Installation	9	22-Jul-14	01-Aug-14	_				
1011-3306	F11 Dolphin Fender Installation	9	29-Jul-14	08-Aug-14					
1011-3307	F12 Dolphin Fender Installation	9	05-Aug-14	15-Aug-14	_				
1011-3308	F13 Dolphin Fender Installation	9	12-Aug-14	22-Aug-14	_				
1011-3275	Extract Temporary Piles at F9 and F10	0	17-Mar-14 A	13-May-14 A			Temporary Piles at F		
1011-3285	Extract Temporary Piles at F11 and F12	0	01-Apr-14 A	11-May-14 A		Extract ler	nporary Piles at F11		1 54 4
1011-3295	Extract Temporary Piles at F13 and F14	3	07-Apr-14 A	22-May-14			Extract lempo	rary Piles at F13 and	0 F 14
Pier F01 to F02			1						
1011-2890	F1B Pile Cap Shutter Cofferdam	18	02-Aug-14*	22-Aug-14					
10.1.2 - Land Pie									
Pier D01 to D04		· · · ·	í				Pier D01 Constru	at Grassbaad	
1012-1400	Pier D01 Construct Crosshead	1	04-Apr-14 A	20-May-14			T i		
1012-1570	Pier D01 Bearing installation	5	21-May-14	26-May-14			Pier Dui	Bearing installation	
1012-1550	Pier D03 Bearing Installation	0	22-Apr-14 A	26-Apr-14 A		r D03 Bearing Installation			
1012-1430	Pier D02 Construct Crosshead	0	10-Apr-14 A	29-Apr-14 A		Pier D02 Construct Crosshe			
1012-1560	Pier D02 Bearing Installation	0	30-Apr-14 A	08-May-14 A	_	Pier D02 Beari	ng installation		
	Ige Construction								
Bridge D3									
Remaining Lev	al of Effort			<b>^</b> 1	NO CT 11	//0000/40			3MRF
Actual Level of				Cont		//2009/19			
Actual Work		Three	Month R	lollina Pr	ogram	me (20 May to <sup>-</sup>	19 Aug 201	4)	3MR
Remaining Wo					- <del>.</del>			-,	Page
Critical Remain <ul> <li>Milestone</li> </ul>									



vity ID	Activity Name	Rem	Start	Finish			Мау				Je	2014 une	
		Dur			21	28 05	12	19	26	02	09		23
1013-1862	Erect Parapet Travelling Concrete Platform at Bridge D3 North (P6)	12	21-Jun-14	02-Jul-14						•			
1013-1133.1	Bridge D3 Parapet North (120m) Pier D8-D11- Rebar Fixing (P3)	14	29-Jun-14	12-Jul-14									I
1013-1865	Bridge D3 Parapet North (150m) - Concreting (P6)	35	03-Jul-14	06-Aug-14		1 1 1 1							
1013-1137	Complete Delivery of E/B Bridge Segments	0		30-Jun-14		, , , ,							
1013-1138	Bridge D3 Parapet Pier D11 to D12 North (30m) - Rebar Fixing (Scaffold)	15	01-Jul-14	15-Jul-14		1 1 1 1							
1013-1139	Bridge D3 Parapet Pier D11 to D12 North (30m) - Concreting (Scaffold)	18	09-Jul-14	26-Jul-14		1 1 1 1							
1013-1131	Bridge D3 Parapet South (150m) - Rebar Fixing (P3)	18	24-May-14	10-Jun-14		1 1 1 1		-			Bridg	e D3 Parape	et South
1013-1132	Bridge D3 Parapet South (150m) - Concreting (P4)	45	02-Jun-14	16-Jul-14		1 1 1 1							
1013-1141	Bridge D3 Watermain	12	24-Jul-14	06-Aug-14		1 1 1 1							
1013-1869	Bridge D3 Road Lighting	12	24-Jul-14	06-Aug-14		)     							
1013-1870	Bridge D3 Parapet Railing	12	24-Jul-14	06-Aug-14		1 1 1 1							
1013-1144	Bridge D3 Deck Waterproofing	10	28-Jul-14	07-Aug-14		1 1 1 1							
1013-1886	Bridge D3 MJ at Abutment D12	15	28-Jul-14	13-Aug-14		   							
1013-1145	Bridge D3 Deck Road Surfacing & Marking	9	08-Aug-14	18-Aug-14	-	, 1 1 1							
Bridge F1A													
1013-1255	Bridge F1A Parapet North (85m) - Rebar Fixing (P1)	12	21-May-14	01-Jun-14		- - - -				Bridge F	1A Parape	et North (85n	m) - Ret
1013-1256	Bridge F1A Parapet North (85m) - Concreting (P2)	24	31-May-14	23-Jun-14	-	1 1 1 1			ė				Bridge
1013-1251	Erect Parapet Travelling Rebar Platform at Bridge F1A South (P3)	0	22-Apr-14 A	30-Apr-14 A		Erect Parap	et Travelling	Rebar Pla	tform at	Bridge F1A	A South (P	<b>'</b> 3)	
1013-1252	Erect Parapet Travelling Shutter at Bridge F1A South (P4)	0	02-May-14 A	07-May-14 A	-	E	rect Parapet	Travelling	Shutter a	at Bridge F	1A South	(P4)	
1013-1253	Bridge F1A Parapet South (28m) - Rebar Fixing (P3)	4	02-May-14 A	23-May-14		1 1 1 1		B	ridge F1A	A Parapet S	South (28n	n) - Rebar Fi	ixing (P
1013-1254	Bridge F1A Parapet South (28m) - Concreting (P4)	13	08-May-14 A	01-Jun-14	-					Bridge F	1A Parape	et South (28r	lm) - Co
1013-1257	Bridge F1A South Wing Extension Drill-in Rebar	6	10-Apr-14 A	26-May-14		1 1 1		_	Bridge	F1A Sout	h Wing Ex	tension Drill-	I-in Reb
1013-1258	Bridge F1A South Wing Extension Formwork + Casting	15	15-May-14 A	06-Jun-14	-	1				E	Bridge F1A	South Wing	g Exten
1013-1866	Bridge F1A Int. Double Noise Encl. Install Posts	12	30-Jun-14	14-Jul-14	-								
1013-1867	Bridge F1A Int. Double Noise Encl. Install Beams	12	15-Jul-14	28-Jul-14		, , , , ,		-					
1013-1868	Bridge F1A Int. Double Noise Encl. Install Noise Panel	12	29-Jul-14	11-Aug-14	_								
1013-1261	Bridge F1A Watermain	12	15-Jul-14	28-Jul-14	-	     							
1013-1872	Bridge F1A Road Lighting	12	15-Jul-14	28-Jul-14	_								
1013-1873	Bridge F1A Parapet Railing	12	15-Jul-14	28-Jul-14	_	-       							
1013-1265	Bridge F1A Deck Waterproofing	10	28-Jul-14	07-Aug-14				-					
1013-1887	Bridge F1A MJ at Pier F3A	15	28-Jul-14	13-Aug-14	-	1 1 1 1							
1013-1266	Bridge F1A Deck Road Surfacing & Marking	9	08-Aug-14	18-Aug-14	-	1 1 1 1							
Bridge F2A				-		1 1 1 1							
1013-1363	Bridge F2A Parapet North (12m) - Concreting (P2)	0	22-Apr-14 A	25-Apr-14 A	Bridg	e F2A Parape	t North (12m)	- Concret	ting (P2)				
1013-1365	Bridge F2A Parapet North (48m) - Concreting (P2)	11	08-May-14 A	30-May-14		; ;				Bridge F2A	Parapet N	North (48m) -	- Concr
1013-1369	Bridge F2A Parapet North (48m) - Rebar Fixing (P1)	1	24-Apr-14 A	20-May-14	_	1		Bridge	F2A Par	rapet North	n (48m) - F	Rebar Fixing (	(P1)
1013-1366	Bridge F2A South Wing Extension Drill-in Rebar	12	12-May-14 A	03-Jun-14	_	1 1 1 1				Bridg	e F2A Sou	uth Wing Ext	tension
1013-1367	Bridge F2A South Wing Extension Formwork + Casting	18	20-May-14	10-Jun-14	-	1 1 1 1					Bridg	e F2A South	n Wing I
1013-1376	Bridge F2A Int. Double Noise Encl. Install Posts	12	16-Jun-14	28-Jun-14	-	1 1 1 1					-		
1013-1377	Bridge F2A Int. Double Noise Encl. Install Beams	12	30-Jun-14	14-Jul-14									
1013-1378	Bridge F2A Int. Double Noise Encl. Install Double Panel	12	15-Jul-14	28-Jul-14	-								
1013-1371	Bridge F2A Watermain	12	15-Jul-14	28-Jul-14	-								
1013-1874	Bridge F2A Road Lighting	12	15-Jul-14	28-Jul-14	_	     							
1013-1875	Bridge F2A Parapet Railing	12	15-Jul-14	28-Jul-14	_								
	Dhage i ziri alapet halling	12	10 001 14	20 001 14									

	Actual Work
	Remaining Work

#### Critical Remaining Work

Milestone

## Three Month Rolling Programme (20 May to 19 Aug 2014)



ctivity ID	Activity Name	Rem Dur		Finish	2014 May June
					21 28 05 12 19 26 02 09 16 2
1013-1888	Bridge F2A MJ at Pier F5	18	24-Jul-14	13-Aug-14	
1013-1374	Bridge F2A Deck Waterproofing	10	28-Jul-14	07-Aug-14	
1013-1375	Bridge F2A Deck Road Surfacing & Marking	9	08-Aug-14	18-Aug-14	
Bridge F3A					
1013-1876	Bridge F3A Watermain	12	18-Jul-14	31-Jul-14	
1013-1877	Bridge F3A Road Lighting	12	18-Jul-14	31-Jul-14	
1013-1889	Bridge F3A MJ at Pier F8	18	24-Jul-14	13-Aug-14	
1013-1428	Bridge F3A Deck Waterproofing	10	28-Jul-14	07-Aug-14	
1013-1430	Bridge F3A Deck Road Surfacing & Marking	9	08-Aug-14	18-Aug-14	
Bridge F5/F4					
1013-1433	Bridge F5 - Pier F8 Crosshead Upstand + Bearing	0	02-Apr-14 A	25-Apr-14 A	Bridge F5 - Pier F8 Crosshead Upstand + Bearing
1013-1434	Bridge F5 - Pier F8 to F9 Beam (2 nos.) Erection + Adjustment	0	26-Apr-14 A	29-Apr-14 A	Bridge F5 - Pier F8 to F9 Beam (2 nos.) Erection + Adjustment
1013-1435	Bridge F5 - Pier F8 to F9 Diaphragm	6	20-May-14	26-May-14	Bridge F5 - Pier F8 to F9 Diaphragm
1013-1438	Bridge F4 - Pier F9 to F10 Diaphragm	6	20-May-14	26-May-14	Bridge F4 - Pier F9 to F10 Diaphragm
1013-1436	Bridge F5 - Pier F8 to F9 Top Slab	12	27-May-14	10-Jun-14	Bridge F5 - Pier F8 to
1013-1439	Bridge F4 - Pier F9 to F10 Top Slab	12	27-May-14	10-Jun-14	Bridge F4 - Pier F9 to
1013-1445	Bridge F4 - Pier F10 to F15 Beam Erection + Adjustment	0	21-Apr-14 A	25-Apr-14 A	Bridge F4 - Pier F10 to F15 Beam Erection + Adjustment
1013-1446	Bridge F4 - Pier F10 to F15 Diaphragm	15	23-May-14	10-Jun-14	Bridge F4 - Pier F10
1013-1447	Bridge F4 - Pier F10 to F15 Top Slab	30	30-May-14	05-Jul-14	
1013-1448	Bridge F4 - Pier F10 to F15 Connection to Existing IEC	30	21-Jun-14	26-Jul-14	
1013-1878	Bridge F4/F5 Watermain	12	22-Jul-14	04-Aug-14	
1013-1879	Bridge F4/F5 Road Lighting	12	22-Jul-14	04-Aug-14	
1013-1890	Bridge F4 MJ at Pier F9	18	24-Jul-14	13-Aug-14	
1013-1454	Bridge F4/F5 Deck Waterproofing	9	28-Jul-14	06-Aug-14	
1013-1455	Bridge F4/F5 Deck Road Surfacing & Marking	9	08-Aug-14	18-Aug-14	
Bridge D2					
1013-1510	Bridge D2 End-span Segment Launching at Pier D04 (8 nos)	0	20-Apr-14 A	01-May-14 A	Bridge D2 End-span Segment Launching at Pier D04 (8 nos)
1013-1515	Launch Forward LG to Pier D03	0	08-May-14 A	11-May-14 A	Launch Forward LG to Pier D03
1013-1550	Bridge D2 Stitching at midspan between D04-D05	0	02-May-14 A	04-May-14 A	Bridge D2 Stitching at midspan between D04-D05
1013-1560	Bridge D2 Permanent Stressing	0	05-May-14 A	07-May-14 A	Bridge D2 Permanent Stressing
1013-1565	Bridge D2 Parapet North (160m) - Rebar Fixing (P1)	18	02-Jun-14	19-Jun-14	Bridge D
1013-1705	Bridge D2 Parapet North (80m) - Concreting (P1)	24	21-Jun-14	14-Jul-14	
1013-1566	Bridge D2 Parapet North (80m) - Concreting (P2)	24	25-Jun-14	18-Jul-14	
1013-1861	Erect Parapet Travelling Rebar Platform at Bridge D2 South (P5)	14	02-Jun-14*	15-Jun-14	Erect Parapet
1013-1133	Bridge D2 Parapet South (160m) - Rebar Fixing (P3)	18	11-Jun-14	28-Jun-14	
1013-1863	Bridge D2 Parapet South (160m) - Concreting (P5)	48	16-Jun-14	02-Aug-14	
1013-1571	Bridge D2 Watermain	12	02-Aug-14	15-Aug-14	
1013-1880	Bridge D2 Road Lighting	12	02-Aug-14	15-Aug-14	
1013-1881	Bridge D2 Parapet Railing	12	02-Aug-14	15-Aug-14	
1013-1891	Bridge D2 MJ at Pier D8	18	02-Aug-14	22-Aug-14	
1013-1860	Bridge D2 Deck Waterproofing	11	04-Aug-14	15-Aug-14	
1013-1561	Bridge D2 Deck Road Surfacing & Marking	9	16-Aug-14	26-Aug-14	
Bridge D1			Ű	J	
1013-1591	Bridge D1 Pier Segment Erection at Pier D03	0	28-Apr-14 A	03-May-14 A	Bridge D1 Pier Segment Erection at Pier D03
L				<u> </u>	
Remaining Lev	vel of Effort			Cont	ract HY/2009/19 3M
Actual Level o	of Effort				


Actual Work
Remaining Work

Milestone

Critical Remaining Work


Three Month Rolling Programme (20 May to 19 Aug 2014)	

F




vity ID	Activity Name	Rem	Start	Finish				2014
		Dur			21 28	05	May 12	June 19 26 02 09 16 23
1013-1592	Launch Forward LG to Pier D02	1	12-May-14 A	20-May-14		I		Launch Forward LG to Pier D02
1013-1593	Bridge D1 Pier Segment Erection at Pier D02	4	21-May-14	24-May-14				Bridge D1 Pier Segment Erection at Pier D02
1013-1600	Bridge D1 Segment Launching T-span Pier D03 (16 nos)	5	23-May-14	28-May-14				Bridge D1 Segment Launching T-span Pier
1013-1605	Bridge D1 Segment Launching End-span at Pier D04 (7 nos)	4	29-May-14	03-Jun-14				Bridge D1 Segment Launching End
1013-1606	Bridge D1 Stitching at midspan between D03-D04 + Tendon Stressing	7	04-Jun-14	11-Jun-14				Bridge D1 Stitching at r
1013-1607	Launch Forward LG to Pier D01	2	12-Jun-14	13-Jun-14				Launch Forward LG
1013-1608	Bridge D1 Pier Segment Erection at Pier D01	3	14-Jun-14	17-Jun-14				Bridge D1 Pier
1013-1610	Bridge D1 Segment Launching from Pier D02 (16 nos)	5	17-Jun-14	21-Jun-14	_			Bridge D
1013-1640	Bridge D1 Stitching at midspan between D02-D03	3	23-Jun-14	25-Jun-14				📕 Bric
1013-1620	Bridge D1 Segment Launching from Pier D01 (8 nos)	4	27-Jun-14	30-Jun-14				-
1013-1650	Bridge D1 Stitching at midspan between D01-D02 + Tendon Stressing	5	01-Jul-14	05-Jul-14				
1013-1660	Bridge D1 Permanent Stressing	15	06-Jul-14	20-Jul-14				
1013-1704	Bridge D1 Parapet North (120m) - Rebar Fixing (P1)	17	15-Jul-14	31-Jul-14	-			
1013-1708	Bridge D1 Parapet North (72m) - Concreting (P2)	21	21-Jul-14	10-Aug-14	-			
1013-1706	Bridge D1 Parapet North (48m) - Concreting (P1)	14	01-Aug-14	14-Aug-14	-			
1013-1701	Bridge D1 Parapet South (120m) - Rebar Fixing (P3)	17	15-Jul-14	31-Jul-14	-			
1013-1709	Bridge D1 Parapet South (72m) - Concreting (P4)	21	21-Jul-14	10-Aug-14				
1013-1703	Bridge D1 Parapet South (48m) - Concreting (P3)	14	01-Aug-14	14-Aug-14				
1013-1711	Bridge D1 Watermain	12	01-Aug-14	14-Aug-14	-			
1013-1882	Bridge D2 Road Lighting	12	01-Aug-14	14-Aug-14	-			
1013-1883	Bridge D2 Parapet Railing	12	01-Aug-14	14-Aug-14				
1013-1892	Bridge D1 MJ at Pier D1 and D4	18	02-Aug-14	22-Aug-14				
1013-1715	Bridge D1 Deck Waterproofing	11	04-Aug-14	15-Aug-14				
1013-1716	Bridge D1 Deck Road Surfacing & Marking	9	16-Aug-14	26-Aug-14				
All E/B Bridges (	(Common)		-	-				
1013-1821	E/B Bridge Temp. Hydrant + Watermain Testing	24	01-Aug-14	28-Aug-14				
1013-1710	Permanent Noise Barrier Type C1 E/B Bridge Ch 1059-1362 (304m)	42	11-Aug-14	29-Sep-14				
10.1.4 - Bridge E	/ Hing Fat Slip Road		_					
Bridge Construct								
1014-1172	Bridge E - Pier E1 to E2 - Diaphragm	4	22-Apr-14 A	23-May-14				Bridge E - Pier E1 to E2 - Diaphragm
1014-1173	Bridge E - Pier E1 to E2 - Top Slab	4	30-Apr-14 A	27-May-14				Bridge E - Pier E1 to E2 - Top Slab
1014-1174	Bridge E - Pier E1 to E2 - Temporary Parapet	7	28-May-14	05-Jun-14				Bridge E - Pier E1 to E2 - Temp
1014-1175	Bridge E - Pier E1 to D1 - Precast Beam (3 nos.)	6	28-May-14	04-Jun-14	-			Bridge E - Pier E1 to D1 - Precas
1014-1176	Bridge E - Pier E1 to D1 - Diaphragm	7	21-Jul-14	28-Jul-14	-			
1014-1177	Bridge E - Pier E1 to D1 - Top Slab	7	29-Jul-14	05-Aug-14	-			
1014-1178	Bridge E - Pier E1 to D1 - Temporary Parapet	7	06-Aug-14	13-Aug-14	-			
1013-1884	Bridge D1 Watermain	12	01-Aug-14	14-Aug-14				
1013-1885	Bridge D2 Road Lighting	12	01-Aug-14	14-Aug-14				
1013-1893	Bridge D1 MJ at Pier D1 and D4	18	02-Aug-14	22-Aug-14				
	es (Bridge C and F)	10						
10.2.1. Dior Cone								······
10.2.1 - Pier Cons								
Pier 20 to 25	Pior 23 Pre-drilling for Piling (2 pog.)	e	07. 1.1. 1.4*	10 101 14				
	Pier 23 Pre-drilling for Piling (2 nos.) Pier 23 Pile G.I. Final Report / Founding Level	6	07-Jul-14* 14-Jul-14	12-Jul-14 02-Aug-14	-			

Remaining Level of Effort	Contract HY/2009/19	3MRP
Actual Level of Effort		
Actual Work	Three Month Rolling Programme (20 May to 19 Aug 2014)	3MRP - 1
Remaining Work		Page 7 of
Critical Remaining Work		r age 7 0
<ul> <li>♦ Milestone</li> </ul>		



tivity ID	Activity Name	Rem	Start	Finish							20	14
		Dur			21	28 05	May 12	19	26	02	June 09 16	23
10.5 - Temporary B	ridge								-		I	I
10.5.1 - Temporary E	Bridge 'TA'											
1051-1017	Temporary Bridge TA1 - Bridge Decking + Tie-in to Existiing HFSR	6	23-Sep-13 A	26-May-14		i			Tempo	rary Bridge	TA1 - Bridge De	cking + Tie-
1051-1018	Temporary Bridge TA1 - Parapet	6	13-Jan-14 A	26-May-14		1 			Tempo	rary Bridge	TA1 - Parapet	
10.5.3 - Temporary E	Bridge 'TD'		,									
1053-1010	"TD" - Pier F8 to F10 Tower Erection (3 nos.)	4	14-Apr-14 A	23-May-14	-	- - - - -			TD" - Pier	F8 to F10	Tower Erection (3	3 nos.)
1053-1011	"TD" - Pier F8 to F10 Beam Erection	12	13-May-14 A	07-Jun-14				-			'TD" - Pier F8 to	
1053-1012	"TD" - Pier F8 to F10 Bond Deck Erection	15	07-Jun-14	25-Jun-14		; , , ,						"TD
1053-1013	"TD" - Pier F8 to F10 Slab Construction	12	25-Jun-14	10-Jul-14		-       						
1053-1014	"TD" - Pier F8 to F10 Parapet	12	10-Jul-14	24-Jul-14		-       						
1053-1015	"TD" - Pier F8 to F10 Connection to Bridge F4/F5	18	10-Jul-14	31-Jul-14	_	-       						
1053-1021	"TD" - Pier F10 to F14 Tower Erection	18	07-Jun-14	28-Jun-14	-	,       						
1053-1061	"TD" - Pier F10 to F14 Beam Erection	18	28-Jun-14	21-Jul-14	1							
1053-1062	"TD" - Pier F10 to F14 Bond Deck Erection	18	21-Jul-14	11-Aug-14	-							
1053-1063	"TD" - Pier F10 to F14 Slab Construction	18	11-Aug-14	01-Sep-14	-							
1053-1074	"TD" - Pier F5 to F8 Tower Erection	15	05-Jun-14	21-Jun-14	_	1 1 1 1						<b>"</b> TD" - Pi
1053-1094	"TD" - Pier F5 to F8 Beam Erection	18	16-Jun-14	07-Jul-14	_	1 1 1 1						
1053-1104	"TD" - Pier F5 to F8 Bond Deck Erection	18	26-Jun-14	17-Jul-14		 - - -						
1053-1114	"TD" - Pier F5 to F8 Slab Construction	18	08-Jul-14	28-Jul-14	-	1 1 1 1						
1053-1115	"TD" - Pier F5 to F8 Connection to Bridge F3A	18	08-Jul-14	28-Jul-14	-	1 1 1 1						
1053-1124	"TD" - Pier F5 to F8 Parapet	15	18-Jul-14	04-Aug-14	-	1 1 1 1						
10.6 - Tunnel Appro	oach Ramp											
10.6.1 - Approach Ra	amp (Excluding Portion IIB)											
Bored Piles				-								
1061-1670	Remaining Pre-drilling for Approach Ramp Bored Piles	18	19-Jul-13 A	10-Jun-14		1 1 1					Remaining P	re-drilling for
1061-1830	Bored Pile Ramp - BM32	0	09-Apr-14 A	24-Apr-14 A	Bored I	Pile Ramp - BN	M32					
1061-1840	Bored Pile Ramp - BM21	0	14-Apr-14 A	28-Apr-14 A		red Pile Ramp						
1061-1850	Bored Pile Ramp - BM13	1	23-Apr-14 A	20-May-14		, ,		Bore	d Pile Ran	np - BM13		
1061-1860	Bored Pile Ramp - BM20	1	05-May-14 A	20-May-14	-			Bore	d Pile Ram	np - BM20		
1061-1880	Bored Pile Ramp - BM36	6	08-May-14 A	26-May-14	_				Bored	Pile Ramp	- BM36	
1061-1890	Bored Pile Ramp - BM29	13	19-May-14 A	04-Jun-14	_	1 1 1 1		<b>-</b>		Bore	d Pile Ramp - Bl	M29
1061-1870	Bored Pile Ramp - BM28	0	29-Apr-14 A	17-May-14 A		1 1 1	E	Bored Pile	e Ramp - 🛱	M28		
1061-1900	Bored Pile Ramp - BM34	15	27-May-14	13-Jun-14		 					Bored P	ile Ramp - B
1061-1910	Bored Pile Ramp - BM16	15	05-Jun-14	21-Jun-14	_	1 1 1 1						Bored Pil
1061-1920	Bored Pile Ramp - BM23	15	14-Jun-14	02-Jul-14	_	1 1 1 1						
1061-1930	Bored Pile Ramp - BM28	15	23-Jun-14	10-Jul-14	1							
1061-1940	Bored Pile Ramp - BM24	15	03-Jul-14	19-Jul-14	1							
10.7 - Section X - M	liscellaneous Works					     						
10.7.1 - TTM Stages												
1071-1005	TTA Stage 2A - TMLG / TD / Police Consultation and Endorsement	35	19-May-14 A	30-Jun-14		, , , ,						

Remaining Level of Effort	Contract HY/2009/19	3MRP
Actual Level of Effort Actual Work	Three Month Polling Dregromme (20 Mov to 10 Aug 2014)	3MRP -
Remaining Work	Three Month Rolling Programme (20 May to 19 Aug 2014)	Page 8
<ul> <li>Critical Remaining Work</li> <li>Milestone</li> </ul>		



8 of 8

	ative Method	08-May-12 A	Finish Sion 20-Jun-14 13-May-14 13-May-14 13-May-14 14-Age-12 14 19-Jun-12 14 19-Jun-12 14 19-Jun-12 14 19-Jun-12 14 19-Jun-12 14 19-Jun-12 14 19-Jun-12 19-Jun-14 19-Jun-14 19-Jun-12 19-	Total Float	2011 Q1 Q2 Q3 Q4 	2012 Q1 Q2 Q3 Q4	2013 Q1 Q2 Q3 Q4			2015 Q1 Q2 Q3 Q4	201 Q1 Q
Iorike in East Ventiliation Adif - Based on Alterna East verification Advisor Summary (orike in 151 A trace (Contion 130, 138), 8, COT at F 151 - Temporary Reclamation 151 - East Polymour Reclamation 151 - Disphage Wall 151 Colsphage Wall 151 - Removal Colsphage Reclamation 151 - Removal Colsphage Reclamation 151 - Removal Colsphage Reclamation 151 - Removal Colsphage Reclamation 151 - Removal Colsphage Reclamation 152 - Results (Portion 13, 138) 152 - Colsphage Reclamation 1516 (SecUclins) 152 - Temporary Reclamation 152 - Colsphage Mail 152 - Colsphage Mail	attive. Method           7743           ************************************	084/ay-12.4 054/ay-12.4 07-Jan-11.4 104/ay-11.4 105-Jan-12.4 124/ay-12.4 124/ay-12.4 12-Jan-12.4 04-Jan-12.4 12-Jan-11.4 13-Jan-11.4	20-Jun-14 13-May-11 A 39-Dae-11 A 16-Apr-12 A 19-Jun-12 A 17-Jul-12 A 15-Oct-12 A 20-Sep-12 A	14d		. ,				nonadit - Buamary	
Vorks in TS1 Area (Portion 13A, 13B) & CCT at P TS1 - Temporary Reclamation TS1 - Daphragm Vall TS1 - Daphragm Vall TS1 - Daphragm Vall TS1 - Daphragm Vall TS1 - DS1 -	1274 2354 1034 1004 274 1334 6044 5574 4304 2814	107-Jan-11 A 107-Jan-11 A 05-Jan-12 A 12-Jan-12 A 13-Jan-12 A 04-Jan-12 A 25-Jan-11 A 13-Jan-11 A	13-May-11 A 39-Dae-11 A 16-Apr-12 A 19-Jun-12 A 19-Jun-12 A 19-Jun-12 A 19-Jun-12 A 20-Sep-12 A	149		-				, , ,	-
TS1-Temporary Reclamation         TSI-TEMPORARY RECLAMATION SUMMARY         TSI-TEMPORARY RECLAMATION SUMMARY         TSI-Disphragm Wall         TSI-Disphragm Wall         TSI-ELS Works         TSI-ELS Work         TSI-CT-ROSTON FROM SUMMARY         TSI-CT-ROSTON FROM SUMMARY         EV Adit at Portion 12.6, 22         EV Adit at Portion 12.6, 23         TSI-Removal OT Few, RecLamation         TSI-Removal OT Few, RecLamation TSIW (MAX-3910)         CURATION OF TEW, RECLAMATION TSIW (MAX-3910)         CURATION OF TEW, RECLAMATION TSIW (MAX-3910)         TSI-TEMPORARY RECLAMATION TSIM/MARY         TSI-TEMPORARY RECLAMATION TSIM/MARY         TSI-TEMPORARY RECLAMATION TSIM/MARY         TSI-Diaphragm Wall         TSI-Diaphragm Wall         TSI-ELS Works         TSI-COT RO SUMMARY         TSI-COT RO SUMMARY <td>1274 2354 1034 1004 274 1334 6044 5574 4304 2814</td> <td>07-Jan-11 A 10-Ata; 11 A 05-Jan-12 A 12-Atar-12 A 13-Jun-12 A 04-Jun-12 A 25-Jan-11 A 13-Mar-11 A</td> <td>39-Dec-11 A 16-Apr-12 A 19-Jun-12 A 17-Jul-12 A 15-Oct-12 A 20-Sep-12 A</td> <td>Ċ.</td> <td></td> <td></td> <td></td> <td></td> <td>к .</td> <td></td> <td></td>	1274 2354 1034 1004 274 1334 6044 5574 4304 2814	07-Jan-11 A 10-Ata; 11 A 05-Jan-12 A 12-Atar-12 A 13-Jun-12 A 04-Jun-12 A 25-Jan-11 A 13-Mar-11 A	39-Dec-11 A 16-Apr-12 A 19-Jun-12 A 17-Jul-12 A 15-Oct-12 A 20-Sep-12 A	Ċ.					к .		
TS1 - Disphragm Wall     Inst Calephragm Wall       Tist Calephragma Wall, a PUAMPTEST SUMMARY       Tist LES Works       Tist Es SumMary       Tist Es Conceller       Tist Es SumMary       Tist Es Sum Reclamation       Tist Es Sum Reclamation       Tist Tist Area (Portion 13.4, 13B)       Tist Contract Numer Reclamation       Tist Contract Numer Reclamation       Tist Contract Numer	1034 1005 274 1334 6044 5574 4304 4304 2814	05-Jan-12 A 12-Mar-12 A 13-Jun-12 A 04-Jun-12 A 25-Jan-11 A 13-Mar-11 A	16-Apr-12 A 19-Jun-12 A 17-Jul-12 A 15-Oct-12 A 20-Sep-12 A						ж 	· · ·	
TS1 - ELS Works TS1 - ELS SkankarY TS1 - ELS SkankarY TS1 - CS1 - SKINkarY EV Addit at Portion 1, 2, 6, 22 EV Addit at Port, PECLANATION TS1 (0, 10, 10, 10, 10, 10, 10, 10, 10, 10, 1	1034 1005 274 1334 6044 5574 4304 4304 2814	05-Jan-12 A 12-Mar-12 A 13-Jun-12 A 04-Jun-12 A 25-Jan-11 A 13-Mar-11 A	16-Apr-12 A 19-Jun-12 A 17-Jul-12 A 15-Oct-12 A 20-Sep-12 A								
TS 1-CCT RC Structure TS 1-REMOVAL OF TEAP RECLAMATION IS MUMARY TS 1-REMOVAL OF TEAP RECLAMATION IS MUMARY TS 1-CCT RC STRUCTURE TS 1-TEAP RC 1-CCANATION IS 15(E) CCT RC STRUCTURE TS 2-CTEAP RC 1-CCANATION IS 15(E) TS 2-TEAP RC 1-CCANATION IS 15(E) TS 2-TEAP RC 1-CCANATION IS 15(E) TS 2-TEAP RC 1-CCANATION IS 15(E) TS 2-CTEAP RC 1-CCANATION IS 15(E) TS 1	100d 27d 133d 604d 557d 430d 281d	12-Mar-12 A 13-Jun-12 A 04-Jun-12 A 25-Jan-11 A 13-Mar-11 A	19-Jun-12 A 17-Jul-12 A 15-Oct-12 A 20-Sep-12 A								
TSI CCI - SUMMARY EV Addit al Portion 12.6,22 EV AT PORTION 14.2 EV AT PORTION 14.2 EV AT PORTION 14.2 TSI - Removal of Temp. Reclamation URATINON OF TEMP. RECLAMATION TSIW (MAX-3910) DURATINON OF TEMP. RECLAMATION TSIW (MAX-3910) DURATION OF TEMP. RECLAMATION TSIW (MAX-3910) TSI - TEM	274 1334 6044 5574 4304 2814	13-Jun-12 A 04-Jun-12 A 25-Jan-11 A 13-Mar-11 A	17-Jul-12 A 15-Oct-12 A 20-Sep-12 A								
EVA AT PORTION 14.2 T51 - REMOVAL OF TEVP RECLAMATION SUMMARY T51 - REMOVAL OF TEVP RECLAMATION SUMMARY Temperature of tevps, Reclamation DURATION OF TEVP. RECLAMATION TSIW (MAX-3910) DURATION OF TEVP. RECLAMATION TSIW (MAX-3910) TS2 - TEMPORARY RECLAMATION TSIW (MAX-3910) TS2 - ELEWORKA TS2 - COLOR SUMMARY TS2 - COLT RO SINUELURE TS2 - COLT RO SINUELURE TS2 - REMOVALING TEMP. RECLAMATION	1334 6044 5574 4304 2814	04-Jun-12 A 25-Jan-11 A 13-Mar-11 A	15-Oct-12 A 20-Sep-12 A			100					
TSI - REMOVAL OF TEWP RECLANATION SUMMARY Remend Targe Attentions Exeration of TEWP RECLANATION TSIW (MAX-SHO) TSIW (MAX-SHO) Norks In TS2 - Area Poor and RecLanation TSI (Statement Statement TS3 - TEMPORARY RECLANATION SUMMARY TS2 - CLAPPEROID WAIL TS3 - CLAPPERO	604d 557d 430d 281d	25-Jan-11 A 13-Mar-11 A	20-Sep-12 A		11						
CRATON OF TEMP. RECLAMATION 151W (MAX-5910) CRATON OF TEMP. RECLAMATION 151W (MAX-5910) MARKS IN T32 KARa (Pontion 13A, 13B) T52 - TEMPORARY RECLAMATION SUMMARY T52 - Diaphogan Wall T52 - Campradu Wall, SUMMARY T52 - DELS Works T52 - ELS Works T52 - COT RC Structure T52 - COT RC Structure T52 - COT RC Structure T52 - Removal of Temp. Reclamation	557d 430d 281d	13-Mar-11 A									
TSW MAXXSID MAYSIN TSZ YARA (Portion 13A, 13B) TSZ - Temporary Reclamation TSZ - Daphrad Reclamation TSZ - Daphrad Wall TSZ - Charrad Wall TSZ - Daphrad Wall TSZ - ELS Works TSZ - SUMMARY TSZ - COT RC Structure TSZ - COT RC Structure TSZ - COT RC Structure TSZ - Removal of Temp. Reclamation	430d 281d	1.1.1	20-Sep-12 A								
TS2 - Temporary Reclamation       TS2 - Diaphorary Reclamation SUMMARY       TS2 - Diaphoragin Wall       TS2 - ELS Works       TS2 - ELS Works       TS2 - ELS Works       TS2 - ELS Works       TS2 - COT RC Structure       TS2 - COT RC Structure       TS2 - Removal of Temp. Reclamation	281d	16-Apr-12 A						+			
TS2 - Diaphragm Wall TS2 - ChamPercon WALL SUMMARY TS2 - ELS Work TS2 - ELS Work TS2 - COT RC Structure TS2 - COT RC Structure TS2 - COT RC SUMMARY TS2 - Removal of Temp. Reclamation	281d	104Apt+12.A	20-Jun-13 A					T			
TS2 - ELS Works TS2 ELS SUMMARY TS2 - CCT RC Structure TS2 - CCT SUMMARY TS2 - Removal of Temp. Reclamation								+			
TS2 ELS SUMMARY  TS2 - CCT RC Structure  TS2 - CCT SUMMARY  TS2 - Removal of Temp, Reclamation	87d	21-Nov-12 A	28-Aug-13 A					+			
TS2 - CCT SUMMARY TS2 - Removal of Temp. Reclamation		17-Sep-13 A	13-Dec-13 A					-			
	123d	23-Nov-13 A	25-Mar-14	-59d				+	TS2 - CCT SUMMARY		
	82d	11-Mar-14	31-May-14	-129d					TS2 -REMOVAL O	IF TEMP, RECLAMATION SUMM	ARY
Removal of Temp, Reclamation DURATION OF TEMP, RECLAMATION TS2 (MAX= 596D)	1232d	15-Jan-11 A	31-May-14	-122d		NAME OF COMPANY		-		MP, RECLAMATION TS2 (MAX=	
DURATION OF TEMP, RECLAMATION TZ1 (MAX= 990D)	1223d	25-Jan-11 A	31-May-14	-122d				1	DURATION OF T	EMP, RECLAMATION TZ1 (MAX=	990D)
Works in TS1/TS2 - Cable Trough/Maintenance V TS2 CABLE TROUGH SUMMARY	218d	06-Jan-14 A	11-Aug-14	-38d					TS2 CABLE	TROUGH SUMMARY	
Works in TS4/ME4 Area (Portion 14A, 14B, 15, 23 TS4 + ME4 (TS4+ & TZ6) Temporary Reclamation	a)	1000				5		+			
TS4 - TEMPORARY RECLAMATION SUMMARY	364d	20-Jan-11 A	16-Apr-12 A					_			
TS4/ME4 - Diaphragm Wall DIAPHRAGM WALL SUMMARY	310d	23-Dec-11 A	27-Oct-12 A		-						
TS4/ME4 - ELS Works & Rock Excavation TS4- ELS + ROCK EXCAVATION SUMMARY	378d	10-Oct-12 A	22-Oct-13 A								
TS4/ME4 - Mined Tunnel East Portal Works MT EAST PORTAL WORKS SUMMARY	201d	16-Aug-13 A	13-Mar-14	-205d					MT EAST PORTAL WOR	KS SUMMARY	
TS4/ME4 - CCT RC Structure				-2054					TS4/ME4 - CWB CCT :	SI MMARY	
TS4/ME4 - CWB CCT SUMMARY TS4/ME4 - SCL CCT SUMMARY	310d 125d	20-May-13 A 20-Dec-13 A	06-Apr-14 04-May-14	-205d -205d				-	TS4/ME4 - SCL CC1		
TS4/ME4 - Removal of Temporary Reclamation DURATION OF TEMP, RECLAMATION TS4 (MAX=1029D)	1159d	28-Apr-11 A	29-Jun-14	-218d					EURATION OF	TEMP. RECLAMATION TS4 (MA	(= 1029D)
REMOVAL OF TEMP, RECLAMATION SUMMARY	64d	28-Apr-14	30-Jun-14	-218d					REMOVAL OF	TEMP, RECLAMATION SUMMAR	Y
Re-Provision of Permanent Jetty/ Floating Pontoon RE-PROVISION OF PERMANENT JETTY	150d	20-Feb-14	22-Aug-14	414d					RE-PROV	SION OF PERMANENT JETTY	
CHT Protection Works at Location A,B,C											
ADMS Installation ADMS INSTALLATION - SUMMARY	74d	01-Feb-11 A	15-Apr-11 A								
Standby Dewatering System(CSD: Grout Curtain Cut-off STANDBY DEWATERING SYSTEM - SUMMARY	Wall Scheme) 452d	19-Apr-11 A	13-Jul-12 A								
VO.NO. 8 - Steel Weights & Aluminum Cladding Inside CH VO No. 8 & 14 - STEEL WEIGHTS & CLADDING SUMMARY	HT 378d	20-Aug-11 A	31-Aug-12 A								
Works in TPCWAE Area (Portion 20A, 20B)	10-1-31e										
TPCWAE - Temporary Reclamation TPCWAE - TEMPORARY RECLAMATION SUMMARY	143d	08-Dec-10 A	07-Jun-11 A								
TPCWAE - Diaphragm Wall DIAPHRAGM WALL & PUMP TEST SUMMARY	232d	13-Jun-11 A	30-Jan-12 A			-					
TPCWAE-ELS Works & Soft Excavation TPCWAE - ELS SUMMARY (EXCEPT ROCK EXCAVATION)	240d	17-Jan-12 A	12-Sep-12 A								
TPCWAE - Rock Excavation											
TPCWAE - ROCK EXCAVATION SUMMARY MT West Portal Works	276d	19-Jun-12 A	05-Apr-13 A					+			
MT WEST PORTAL WORKS SUMMARY CCT RC Structure	375d	08-Nov-12 A	04-Dec-13 A					-			
CCT - AREA A	399d	24-Jan-13 A	18-Mar-14	-127d -127d					CCT - AREA A	NG AREA	
CCT - AREA B, STITCHING AREA Removal of Temporary Reclamation	111d	27-Nov-13 A	23-Mar-14	-12/d				-			
REMOVAL OF RECLAMATION SUMMARY	43d	15-Mar-14	30-Apr-14	-143d				-	REMOVAL OF RECL	AMATION SUMMARY	
TPCWAW - Temporary Reclamation	86d	02-May-14	26-Jul-14	Od					TPCWAW -	TEMPORARY RECLAMATION SU	MMARY
TPCWAW - TEMPORARY RECLAMATION SUMMARY TPCWAW - Diaphragm Wall	603	02-039-14	20-301-14	00							
Diaphragm Wall DIAPHRAGM WALL & PUMP TEST SUMMARY	193d	27-Jul-14	04-Feb-15	Dd						DIAPHRAGM WALL & PUM	TEST SUM
TPCWAW-ELS Works TPCWAW - ELS SUMMARY (EXCEPT ROCK EXCAVATION)	88d	06-Feb-15	04-May-15	Od						TPCWAW - ELS SU	MMARY (E>
TPOWAW - ROCK EXCAVATION	104d	29-Apr-15	10-Aug-15	1d						TPCWAW	ROCK EXC.
TPCWAW-CCT RC Structure		01111	25 0-1 15	04						Inclusion TPC	WAW - CCT
TPCWAW - CCT SUMMARY TPCWAW - Removal of Temporary Reclamation	94d	24-Jul-15	25-Oct-15	Od				+			
DURATION OF TEMP, RECLAMATION TZ5 (MAX=1668D) DURATION OF TEMP, RECLAMATION TPCWAW MAX=616D)	1812d 629d	11-Feb-11 A 09-May-14	27-Jan-16 27-Jan-16	Od Od			n yn llen yn definiae dawl y gaan gaan daar				DURATI
REMOVAL OF TEMP, RECLAMATION SUMMARY	99d	18-Oct-15	27-Jan-16	Dd							REMOV
Vorks for Mined Tunnel (Portion 16, 17, 18) (SR8) Slip Road 8 Tunnel, Total L = 167m, less 13m at WP	and less 5m a	at EP= 149m Tu	nnelExcav					-			
SR8 - MINED TUNNEL WORKS SUMMARY	515d	19-Oct-13 A	17-Mar-15	230d				1		SR8 - MINED TUNNEL V	ORKS SUM
EB - MINED TUNNEL WORKS SUMMARY	745d	19-Oct-13 A	02-Nov-15	Dd				+		EB	MINED TUP
(WB) West Bound Tunnel, L = 153m, less 7m at WP and les WB - MINED TUNNEL WORKS SUMMARY	r45d 745d	= 144.5m Tunn 19-Oct-13 A	el Excav 02-Nov-15	Dd				-		WB	- MINED TU
(EB) East Bound Tunnel, L = 167m, less 7m at WP and les EB - MINED TURNEL WORKS SUMMARY (WB) West Bound Tunnel, L = 153m, less 7m at WP and le:	515d <b>s 1.5m at EP</b> = 745d <b>ss 1.5m at EP</b> = 745d	19-Oct-13 A <b>: 158,5m Tunne</b> 19-Oct-13 A <b>: 144,5m Tunn</b> 19-Oct-13 A	17-Mar-15 I Excav 02-Nov-15 el Excav 02-Nov-15	Dd Dd	on Engineer	ing (HK) Lt	d:		Prepared by Revisio	/ William Caluza	EB VB

WDII- Central- Wan Chai Bypass Over MTR Tsuen Wan Line (Rev. O) Page 14 of 18


/ ID		Activity Name	Original Start Duration	Finish	Total Predecess	Successor			r Aral	Maul	201 <sup>-</sup>				N D-	lon	E Mart	April		)12 Iui	A	Sando	ot N		lon L	- 18.4
	PPU8050	Positioning of the Unit	1 19-Jul-13	19-Jul-13	49 PPU8040	SSI 10010			rApr	iviay	Jun		ug Sep	Oct	N Dec	Jan	Fiviar	Apr I	w Jun	Jui	Aug	Sep			Jan	= Ma
		rond the Precast Box Unit) - II	180 02-Sep-13	28-Feb-14	35	3309010																				
Г	PCW1830	Sheetpilling Works (Beyond the Precast Box Unit - (Western) - (W329-W411)	75 02-Sep-13*	30-Nov-13	30 PPU8050	PCW1840								1												
	PCW1840	Sheetpiling Works (Beyond the Precast Box Unit) - (Eastern) - (E464-E637)	71 02-Dec-13	28-Feb-14	30 PCW1830																					
Sit		Precast Box Unit	132 22-Jul-13	30-Nov-13	107																					
	Site Stitching Preca		132 22-Jul-13	30-Nov-13	107									· • • •							<u></u> +∔			÷		
<u> </u>	SSU9010				78 PPU8050	SSU9020																				
		Grouting gaps between base slab and bored piles within the gasket (51nos.)	10 22-Jul-13	01-Aug-13																						
	SSU9020	Coring along reserved slevee pipe to bored piles (816nos.)	86 31-Jul-13	11-Nov-13	78 SSU9010	SSU9030																				
	SSU9030	Placing dowel bars and grouting works (816nos.)	82 12-Aug-13	18-Nov-13	78 SSU9020	SSU9040																				
	SSU9040	Grouting of Protection Layer for Exposed Dowel Bar (51nos.)	47 07-Oct-13*	30-Nov-13	85 SSU9030	MPU1110															<b> </b>					
Οι	utstanding Wor	ks inside Precast Box Unit after Stitching	138 18-Nov-13	04-Apr-14	0																					
	Pump out Water fro	om Pre-cast Box Unit	43 20-Jan-14	03-Mar-14	15																					
	MPU1000	Dewater Box B2-1	2 20-Jan-14*	21-Jan-14	14 MPU1110	MPU1120																				
	MPU1010	Dewater Box B2-2	1 12-Feb-14*	12-Feb-14	14 MPU1120	MPU1130																				
	MPU1020	Dewater Box B3	1 03-Mar-14*	03-Mar-14	13 MPU1130	MPU1140	<u> </u>																	ļ		
	Filling of Box Culve	ert	123 18-Nov-13	20-Mar-14	15																					
	MPU1100	Submission and Approval of Infill Proposal	36 18-Nov-13*	31-Dec-13	15 SSU9030	MPU1110																				
	MPU1110	Fill WAC & 4B(Small Portion)	15 02-Jan-14*	18-Jan-14	15 MPU1100	MPU1000																				
	MPU1120	Fill Box B2-1	15 23-Jan-14*	12-Feb-14	14 MPU1000	MPU1010																				
	MPU1130	Fill Box B2-2	15 13-Feb-14*	01-Mar-14	14 MPU1010	MPU1020																				
	MPU1140	Fill Box B3	15 04-Mar-14*	20-Mar-14	13 MPU1020								]											[		
	<b>Box Culvert Concr</b>	reting to seal wall access opening	69 16-Dec-13	22-Feb-14	18																					
	MPU1200	Box Culvert Concreting to seal Wall Access opening	54 16-Dec-13*	22-Feb-14	15 MPU1100	MPU1300																				
	Concrete to Seal A	Access Opening on Top Slab	61 20-Jan-14	21-Mar-14	14																					
	MPU1300	Concrete to Seal Access Opening on Top Slab	50 20-Jan-14*	21-Mar-14	12 MPU1110	MPU1400																				
<u> </u>	Removal of Turrent	ts	35 01-Mar-14	04-Apr-14	0									+						*-†-*	1			+		
	MPU1400	Removal of Turrets	30 01-Mar-14*	04-Apr-14	0 MPU1300																					
0	utstanding Wor	rks outside Precast Unit after Stitching	177 22-Jul-13	14-Jan-14	80									1												
	-	y Tower + Towing Furniture	6 22-Jul-13	27-Jul-13	156																					
<u> </u>	MPU2000	Removal of Survey Tower + Towing Furniture	6 22-Jul-13	27-Jul-13	128 PPU8050	MPI 12100																				
_	Concrete Repair S	, ,	48 30-Oct-13	16-Dec-13	94	1011 02 100			·		····			· <del> </del> <del> </del>							<u> </u>			÷		
	MPU2100	Concrete Repair Sloted Panels	41 30-Oct-13*	16-Dec-13	75 MPU2000	MPI 12300																				
	Concrete Repair W		12 03-Jan-14	14-Jan-14	80	1011 02300																				
	MPU2200	Concrete Repair WAC	10 03-Jan-14*	14-Jan-14	66 MPU2310																					
_	Install Slotted Pane		17 17-Dec-13	02-Jan-14	92								į.													
_	MPU2300	Install Slotted Panels	11 17-Dec-13*		75 MPU2100	MDI 12210			· { }		····			· <del> </del> <del> </del>						÷	<u>}</u>			÷		
	MPU2300			02-Jan-14	92 MPU2300									1												
		Insitu Concrete Capping	15 19-Dec-13*			MP02200																				
-	Protection to Water MPU2500	Protection to Waterproofing (Box 4A & 4B)	24 26-Nov-13	19-Dec-13	106																					
			21 26-Nov-13*	19-Dec-13	85 MPU2000																					
		e After Tunnel Connection			U		4	. <b>.</b>	4		ļ.										<b>.</b>			ļļ.		
		2 & Box 4B(B4B-1~B4B-3)	0		0																					
		ain Pipes, Profile Barriers and Infill Concrete, etc.	0		0																					
	Intermediate Slab		0		0																					
	Removal of Bulkhe	eads	0		0								-													
Se	ection II		299 29-Sep-12	24-Jul-13	254													Ì					1	1		1
1	Road Works		299 29-Sep-12	24-Jul-13	254																	-		+		
	TAR8000	Taking over from other parties	0 29-Sep-12*		254 CNO1010	P1A1000,												Ì						over fro		
	TAR8010	Consent from HKCEC	0 29-Sep-12*		258 CNO1010	P1A1000,																-	Conser	t from	нксе	c
	Temporary Access	s Road at HKCEC West Bridge	299 29-Sep-12	24-Jul-13	254									1 1	1									i i	- i	÷
		Expo Drive Central)	162 13-Dec-12		266																					-
	P1A1000	Occupation of Site Area	0 13-Dec-12		254 TAR8000	P1A1010																T	-	<b>Þ</b> Ø		
	P1A1010	Excavation (B1201 & Gullies)	18 20-Dec-12	06-Jan-13	266 P1A1000	P1A1020																		<b>بر ا</b>	Exca	vation
	P1A1020	Drainages (B1201 & Gullies)	22 21-Dec-12	11-Jan-13	266 P1A1010	P1A1030							l.					i						۲ <b>۰</b>	] Dİra	inage
	P1A1030	Ducts (Traffic Signals)	34 22-Dec-12	24-Jan-13	266 P1A1020	P1A1040,																				ucts (
	P1A1040	Re-occupied by C1 (Maintain the footway for pedestrians)	60 15-Feb-13	15-Apr-13	266 P1A1030	P1A1060																				-
	P1A1060	Breaking of Existing Footway	11 28-Apr-13	08-May-13	266 P1A1040	P1A1070	11														11	11		:		
	P1A1070	Kerbs	6 02-May-13	07-May-13	266 P1A1060	P1A1080																				
			., .,				4		<u> </u>	i				<u> </u>						-	نا			<u>.   .</u>		
	Actual Work	Date Revision Ch Approved			Contrac		. 1		110	$\overline{)}$	10															
		14-Aug-12 Rev H ME KT			Contrac	je ino		Πľ	$\sqrt{2}$	2U	IU	//U	Ø													
	Remaining Wo	ork																								

	Actual Work	Date	Revision	Cn	Approved
	Remaining Work	14-Aug-12	Rev. H	MF	КТ
	0	19-Sep-12	Rev. I	MF	КТ
	Critical Remaining	21-Nov-12	Rev. J	MF	КТ
<ul><li>♦</li><li>♦</li></ul>	Milestone	19-Feb-13	Rev. K	MF	КТ
	Summary	05-Mar-13	Rev. L	MF	КТ
		21-May-13	Rev. M	MF	КТ
		20-Aug-13	Rev. N	MF	EY
		15-Nov-13	Rev. O	WC	EY

Wan Chai Development Phase II-

Central-Wan Chai Bypass over MTR Tuen Wan Line

(Works Programme - Rev. O)



MC 귀 CJUCC 권	CHINA STATE - LEADER JC				CEDD Contract N Wan Chai Develor Central - Wan Chai Bypa	oment Phase II	
ID Activity	Name	Orig Dur Early Start	Early Finish		Ma	2014	
K/2012/08 Revi	ised Works Programme (Rev.2/2) - Data Date	01-Mar-2014		Feb	Mar	Apr	
redging and Re							
Aarine Work Con							
Dredging							
Dredging - Zone D							
	D - Remove existing rock armour [S8-S10]	18 16-Apr-14	08-May-14	-			
MAR11900 Zone [	D - dredging [R8-R10]	18 24-Apr-14	16-May-14				
MAR12640 Zone I	D - Remove existing rock armour [S13-S1152]	18 09-May-14	29-May-14				
MAR12660 Zone E	D - dredging [R12-R14]	18 17-May-14	07-Jun-14				
Seawall Construction	on		1				
Seawall Construct	ion - Zone C						
MAR11620 Zone C	C - WDII Box 1 temp SW - place rock mound	30 23-Jan-14 A	22-Mar-14				
MAR11660 Zone C	C - WDII Box 1 temp SW - place concrete block	8 23-Mar-14	30-Mar-14				
Seawall Construct							
	3 - seawall - Type 7 - install seawall block from -6.65mPD to	26 07-Feb-14 A	08-Mar-14				
above							
	3 - seawall - Type 5, 6 - fill rock mound	18 14-Jan-14 A	14-Mar-14	-			
	3 - seawall - Type 5, 6 - lay toe block & leveling stone	10 15-Mar-14	24-Mar-14				
MAR18222 Zone E	3 - seawall - install block seawall type 5	12 25-Mar-14	05-Apr-14				
MAR18224 Zone E	3 - seawall - install block seawall type 6	12 28-Mar-14	08-Apr-14				
MAR21425 Zone E	3 - WDII Box 1 temp SW - place rock mound	21 01-Mar-14	21-Mar-14	-			
MAR21430 Zone E	3 - WDII Box 1 temp SW - place concrete block	8 22-Mar-14	29-Mar-14			-	
Seawall Construct	ion - Zone A2						
MAR10765 Zone A	A2 - seawall - Type 4, 13 - fill rock mound	18 15-Mar-14	01-Apr-14			<b>•</b>	
MAR10767 Zone A	A2 - seawall - Type 4, 13 - lay toe block and leveling stone	12 02-Apr-14	13-Apr-14	-			
	A2 - seawall - install block seawall type 4 to -4.0mPD	20 06-Apr-14	25-Apr-14				
	A2 - seawall - install block seawall type 1 to -4.0mPD						
		20 06-Apr-14	25-Apr-14				
	A2 - seawall - install block seawall type 4 from -4 to +4.0mPD	12 30-Apr-14	15-May-14				
Seawall Construct	ion - Zone A1						
MAR10290 Zone A	A1 - seawall - Type 1R, 3 - fill rock mound	20 11-Feb-14 A	05-Mar-14				
MAR10294 Zone A	A1 - seawall - Type 1R, 3 - lay toe block and leveling stone	8 06-Mar-14	13-Mar-14	]			
MAR10300 Zone A	A1 - seawall - delivery and install caisson seawall no. 1R	2 14-Mar-14	15-Mar-14				
MAR10320 Zone A	A1 - seawall - install block seawall type 3	10 15-Apr-14	24-Apr-14				
illing							
Filling - Zone C							
-	C - public fill -4.0 to +4.0mPD	52 28-Feb-14 A	15-Apr-14				
Filling - Zone B							
-	C ( unit cool bottom coo	12 20 E-L 14 1	02 Mar 14				
MAKIIIIU ZONE E	3 - C4 unit - seal bottom gap	12 20-Feb-14 A	03-Mar-14				
I		-1					I
Date:	Current Milestone		3-1	Month Rolling Pro	ogramme for Works out	tside CRIII Area	01-


Data Date:	
01-Mar-14	

Current Milestone
 Actual Work
 Critical Remaining Work
 Remaining Work
 Remaining Level of Effort

(Mar 2014 to May 2014)

		Page : 1 / 4	4	
May		Jun		Jul
			:	
Date	Revision	Checked	Approved	
01-Mar-14 F	Rev. 2			

₩ LEADER 中國建築-利 CHINA STATE - LEADER JC				Wan Chai Dev	ct No. HK/2012/08 /elopment Phase II Bypass at Wan Chai West	
tivity ID Activity Name	Orig Dur Early	Start Early Finish			2014	I
MAR11120 Zone B - Public Fill (MTR) -10.0 to -4.0mPD	20 25-Fel	b-14 A 16-Mar-14	Feb	Mar	Apr	Ma
MAR11125 Zone B - Public Fill (MTR) -4.0 to +4.0mPD	30 17-M	ar-14 15-Apr-14	_			
MAR11140 Zone B - Sorted & Compacted Fill above MTR TWL	30 21-M					
Filling - Zone A2		· · · ·				
MAR10820 Zone A2 - public Fill -14.0 to -10.0mPD	22 17-M	ar-14 07-Apr-14				
MAR20340 Zone A2 - Public Fill -10.0 to -4.0mPD	22 17 H	· ·	_			
MAR20360 Zone A2 - Public Fill -4.0 to +4.0mPD	29 30-A	· · ·				
Filling - Zone A1	25 30 /		_			
MAR10440 Zone A1 - public fill -14.0 to -10.0mPD	22 17-M	ar-14 07-Apr-14				
		· ·				
MAR20380 Zone A1 - Public Fill -10.0 to -4.0mPD	22 08-A	· · · · · · · · · · · · · · · · · · ·				
MAR20400 Zone A1 - Public Fill -4.0 to +4.0mPD	44 30-A	-	_			
MAR20420 Zone A1 & A2 - Form rock underlayer for temp channel	28 12-M	ay-14 08-Jun-14				
Abandoning Submarine Sewage Outfall and Cross Harbour Watermain						
MAR12477 abandoning watermain - seal up watermain and grout (portion to south of CWB tunnel)	17 21-Jar	n-14 A 15-Mar-14				
MAR12480 abandoning watermain - remove existing cross harbour watermain pipelines & seal up cut opening	13 01-M	ar-14 15-Mar-14				
Works for Section Completion						
Construction						
Box Culvert La, L1 & FRP-L Construction						
Box Culvert L - Design, Submission and Approval						
CUL12360 Culvert L & K - Stage 2 DIA Report - prepare and submit to Eng	28 04-Fel	b-14 A 28-Mar-14	_		-	
Sec VI A - Box Culvert La bay 1-3 and Roadwork						
Box Culvert La Bay 1-3						
CUL10166 Sec VI A - Area 1 - Culvert L bay 1-3 - Installation of Sheetpile (total	12 23-De	c-13 A 04-Mar-14				
110m long)           CUL10170         Sec VI A - Area 1 - Culvert L bay 1-3 - grouting	10 20-Fel	b-14 A 05-Mar-14				
CUL10480 Sec VI A - Area 1 - Culvert L bay 1-3 - excavation and ELS installation	10 06-M	ar-14 17-Mar-14	_			
CUL10520 Sec VI A - Area 1 - Culvert L bay 1-3 - construct bay 1 - base slab	11 18-M	ar-14 29-Mar-14	_			
CUL10540 Sec VI A - Area 1 - Culvert L bay 1-3 - construct bay 1 - wall	9 31-M	ar-14 10-Apr-14	_			
CUL10560 Sec VI A - Area 1 - Culvert L bay 1-3 - construct bay 1 - top slab	8 15-A	pr-14 23-Apr-14				
CUL10580 Sec VI A - Area 1 - Culvert L bay 1-3 - construct manhole DO-01;	20 24-A	pr-14 19-May-14				
IM-01 CUL10600 Sec VI A - Area 1 - Culvert L bay 1-3 - construct bay 2 - base slab	11 24-A	pr-14 08-May-14	_			
CUL10620 Sec VI A - Area 1 - Culvert L bay 1-3 - construct bay 2 - wall	9 09-M	ay-14 19-May-14	_			
CUL10640 Sec VI A - Area 1 - Culvert L bay 1-3 - construct bay 2 - top slab	8 20-M					
CUL10660 Sec VI A - Area 1 - Culvert L bay 1-3 - construct bay 3 - base slab	11 29-M					
Box Culvert L1 & FRP-L - Bay 5 to 7						
CUL10015 Culvert L - form temp opening at existing box culvert for temp flow	35 17-M	ar-14 30-Apr-14				
diversion Section II - MVB Structure						
Section II - MVB Substructure - Design, Submission and Approval						
SII10100 Sec II - MVB - MS for bored pile construction - Eng comment and	28 02-Jar	n-14 A 22-Mar-14				
approve SII10120 Sec II - MVB - MS for Dwall construction - prepare and submit to ICE	60 01-Au					
		-				
SII10240 Sec II - MVB - MS & temp work design for bulk exc & ELS - prepare and submit to ICE	60 30-M					
SII10260 Sec II - MVB - MS & temp work design for bulk exc & ELS - ICE check & issue cert	14 29-M	ay-14 11-Jun-14				



	LEADER 中國建築-利 CHINA STATE - LEADER JC	DINT VE	NTURE			Wan Chai De	act No. HK/2012/08 evelopment Phase II Bypass at Wan Chai West	
Activity ID Activity Na	ame	Orig Dur	Early Start	Early Finish	Feb	Mar	2014 Apr	Мау
MVB Substructure -	Diaphragm Wall and Sheetpile Wall							
SII10425 Sec II -	MVB - Set up predrill rigs and preparation for predrilling	6	03-Mar-14	08-Mar-14				
SII10430 Sec II -	MVB - D-wall construction preparation and silo setup	44	08-Mar-14	20-Apr-14				 
SII10440 Sec II -	MVB - predrilling and ground pretreatment for Dwall	102	05-Mar-14	10-Jul-14				
SII10460 Sec II -	MVB A - construct guide wall [P1-P13, P33-P41]	150	21-Mar-14	22-Sep-14				
	MVB A - construct Dwall [P1-P13, P33-P41] (1.5m thk on	150	21-Apr-14	20-Oct-14				
SII10520 Sec II -	MVB B - construct guide wall [P14-P32]	66	18-Mar-14	10-Jun-14				
SII10540 Sec II -	MVB B - construct Dwall [P14-P32] (1.5m thk on rock)	150	21-Apr-14	20-Oct-14				
Section II A - CWB T	unnel & Slip Road Structures and Facilities							
Section II A - CWB	Tunnel - Design, Submission and Approval							
SIIA10460 CWB Tu	nnel - MS for DWall Construction - Eng comment & approve	28	16-Jan-14 A	06-Mar-14				
CWB A2 & B								
CWB A2 & B - Dwall	Construction							 
SIIA11460 Sec II A	- CWB B: Predrilling for Dwall & piles	78	29-Mar-14	07-Jul-14				
	- CWB B: Ground treatment	120	17-Apr-14	08-Sep-14				
SIIA11500 Sec II A	- CWB B: construct Guide Wall	60		04-Jul-14				
	- CWB B: construct DWall and barrette (1.2m thk on rock)		17-May-14	08-Sep-14				
	- CWB A2(1): Predrilling for Dwall & piles	50		15-Jul-14				 
	- CWB A2(1): ground pretreatment	46		10-Jul-14				_
	- CWB A2(1): Guide Wall		16-May-14	15-Jul-14				
Section VI B - Area 8		50	IO May IT	15 501 11				
	x. Cooling Water Pumping Station	60	02 D 42 4	26.14				 
submit	boling water pump station demolition Works - prepare and		03-Dec-13 A	26-Mar-14				
check ce			27-Mar-14	16-Apr-14				
and app			27-Mar-14	23-Apr-14				
	3 - site clearance, u/g utilities detection	12		29-Apr-14				
	3 - demolish existing air duct	30	30-Apr-14	06-Jun-14				 
Section VI C - Area 3								
Area 8A & 8C - Seav	wall Modification (Reviewed)							
Design Submission 8	k Approval							
PRS-1000 Sec VI 0 submit t	C - Temp Work Design for Seawall Modification - Prepare and to ICE	90	20-Nov-13 A	15-Mar-14				
	C - Temp Work Design for Seawall Modification & MTR Pump tabilization - ICE check and issue check cert.	14	17-Mar-14	01-Apr-14				
	C - Temp Work Design for Seawall Modification & MTR Pump tabilization - Engineer / MTR comment and approve	28	17-Mar-14	22-Apr-14				
Tenders for Sub-con	tractor and Procurement							
	C - Prepare Sub-contract for Seawall Modification and ment of Materials	90	23-Apr-14	09-Aug-14			C	
Section VI D - Area								
WDII Box 1 Constru	iction (Reviewed)							
WDII Box 1 Submiss	ion and Approval / Material Procurement							 
S0721020 Sec VI I	) - WD II Box 1 - temp work design - prepare and submit	180	03-Jul-13 A	23-Apr-14				
S0721040 Sec VI I check ce	0 - WD II Box 1 - temp work design - ICE check and issue	28	24-Apr-14	21-May-14				
S0721060 Sec VI I	0 - WD II Box 1 - temp work design - Engineer comment and	28	22-May-14	18-Jun-14				
approve					L	1		

Page : 3 / 4	
Jun	Jul
	:

eSDEe	利 <b>LEADER</b> 中國建築-利 さ CHINA STATE - LEADER					Page : 4 / 4			
Activity ID	Activity Name	Orig Dur	Early Start	Early Finish			2014		
					Feb	Mar	Apr	Мау	Jun
Section VII	I - Landscape Softworks								
Soft Lands	caping Works								
SVIII10020	Sec VIII - Tree Felling/Transplanting at Portion 2 & 2A	90 2	20-Nov-13 A	12-Jun-14					
Section X -	Protection & Preservation of Trees								
Soft Lands	caping Works								
SX10020	Sec X - Protection & Preservation of Trees	1632	31-Jan-13 A	20-Jul-17					

10						I	+ <u>-</u> +									RGL J
ID	Activity Name		OD		D Start	Finish	Total Float	Calendar		Apr 52			May 53			Jun 54
n Chai Develop	ment Phase II - Central - Wan Chai E	Bypass at Wan Chai East (dd 20-Apr-14)	1909	9 693	3 06-Mar-08 A	27-Aug-16	576			02		-				
<u> </u>	ones (Revised up to EOTO No.10 Issued	l on 29-Nov-13)	90			18-Jul-14	-158	Calendar Day								
ontractual Comple DC0110	stion Dates Section 7 Works (831 days) - Box Culvert	N1 & Works at Aea 7 (7-May-12)	<b>0</b>			20-Apr-14 20-Apr-14*	-68 -712	Calendar Day Calendar Day			Section	7 Works	(831 day	(s) - Box Cul	wert N1 & Wor	rksatAea7(7-M
C0120	Section 8A Works (1003 days) - Wan Cha		0	0	-	20-Apr-14*	-541	Calendar Day								er Reprovisioning
0130		vered Walkway to Reprovided Ferry Pier (10-Jan-14)	0	C		20-Apr-14*	-99	Calendar Day		•	<ul> <li>Section</li> </ul>	8B Works	s (1443 d	days) - Temp	Covered Wal	Ikway to Reprovi
: Landscaping & C0140	& Establishment Key Dates Section 8C Works (1473 days) - Landsca	ne Softworks in Area 8 (10 Eeb 14)	0			20-Apr-14 20-Apr-14*	-68 -68	Calendar Day Calendar Day			Section	BC Works	e (1473)	dave) land	cane Softwo	rks in Area 8 (10
	n Dates		71	_		18-Jul-14	-158	Calendar Day			bection		5 (1475)	uays) - Lanu	scape Soltwor	
F0120	Section 8A Works (1003 days) - Wan Cha	ai Ferry Pier Reprovisioning	0	C	0	08-May-14	-560	Calendar Day				•	Section	8A Works (	(003 days) - V	Van Chai Ferry P
	& Establishment Key Dates	na Caffriantia in Anna O	0			18-Jul-14	-158	Calendar Day								
F0140 minaries	Section 8C Works (1473 days) - Landsca	pe Softworks in Area 8	484	_	-	18-Jul-14 16-Oct-14	-158 1400	Calendar Day Calendar Day								
al Submission	& Approval		484			16-Oct-14	1400	Calendar Day								
E-SUB-1030B	Temp Steel Bridge 3 Design for HHR Flyo		60		7 25-May-13 A	26-Apr-14	-367	Calendar Day			T <b>Part</b>					Diversion Stage
SUB-1000B	Temp Covered Walkway Capping Beam -		30			03-May-14	-421	Calendar Day								n Design Appro
SUB-1010A	Temp Covered Walkway Cover System (F Temp Covered Walkway Cover System (F	· · · · · · · · · · · · · · · · · · ·	90			04-May-14 03-Jun-14	-411 -411	Calendar Day Calendar Day				Ten	no Cove	red walkway		m (PS30.5) - Des overed Walkway
for CWB Tunn			484		-	16-Oct-14	1400	Calendar Day								
RE-CSD-3000B		Wall Submission Approval by AECOM & GEO	30			29-Apr-14	-354	Calendar Day								Wall Submission
E-CSD-2000B E-CSD-5000B	Tun nel Portion 2 - Redes igned Temp D-W Tun nel Portion 5 - Temp D-Wall Submission	all Submission Approval by AECOM & GEO	30 60		7 19-Jul-13 A 0 15-Aug-13 A	26-Apr-14 18-Jun-14	1573 -15	Calendar Day			1	ünnel Port	tion 2 · F	Redes igned T	emp D-Wall S	Submission Appro
E-CSD-5000B E-CSD-2030B	•	el Structure Design Submission Approval by AECOM	60			18-Jun-14	233	Calendar Day				:			-	Tunnel Por
E-CSD-3010B	Tunnel Portion 3&4 - ELS Submission App	· · · ·	60			18-Jun-14	-77	Calendar Day								Tunnel Por
RE-CSD-2010B	Tunnel Portion 2 - ELS Submission Approv	/al by AECOM & GEO	60			20-Apr-14	130	Calendar Day			Tunnel	Portion 2 -	ELS Su	bmission Ap	proval by AEC	CM & GEO
E-CSD-5010A E-CSD-5020B	Tunnel Portion 5 - ELS ICE Submission	ICE Submission Approval by AECOM & GEO	120		•	17-Aug-14 05-May-14	-18 132	Calendar Day Calendar Day				- Tu	r nel Por	tion 5 Pum	Dest & Monit	toring ICE Submit
RE-CSD-6010A	Tunnel Portion 6 - ELS ICE Submission		120			17-Aug-14	215	Calendar Day						uon 5 - 1 uni		
E-CSD-5010B	Tunnel Portion 5 - ELS Submission Approv	/al by AECOM & GEO	60		0	16-Oct-14	-18	Calendar Day								
E-CSD-6010B	Tunnel Portion 6 - ELS Submission Approv	/al by AECOM & GEO	60		0	16-Oct-14	215	Calendar Day							<u> </u>	
al Procuremen -PRO-1200C	t & Site Delivery Fabrication of Temp Steel Bridge 3 for HH	R Elvover Diversion Stage 2	90 30			18-Jul-14 19-May-14	-367 -367	Calendar Day Calendar Day		Ļ		1		Fabricatio	on of Temp Ste	el Bridge 3 for H
E-PRO-1100A	GRP Roof Panel for Temp Covered Walky	· · ·	60		· ·	03-Jul-14	-381	Calendar Day				-		Tubrioutic		Bridge e for f
-PRO-1100B	GRP Roof Panel for Temp Covered Walky		60			03-Jul-14	-381	Calendar Day								
-PRO-1200B -PRO-1200A	Fabrication of Temp Steel Bridge 2 for HH	· · ·	30			18-Jun-14 18-Jul-14	-367 -367	Calendar Day					· · · · · ·	-		Fabrication
	Fabrication of Temp Steel Bridge 1 for HH rks - Reprovisioning of Government He	· · ·	254			26-May-14	1241	Calendar Day HK Working Day								
standing Works			254			26-May-14	1241	HK Working Day								
070-1499	_	alls & new covered walkway along Expo Drive East	254	_		26-May-14	1241	HK Working Day				-		Re	instatement of	farmour rock, re
	orks - Cooling Water Pumping System	<b>č</b> ()	365			15-Feb-15	1278	Calendar Day								
11ng Mains Work	above Tunnel Portion & connecting to Portion & Connect	Imp Station	365		2 16-Feb-14 A 2 16-Feb-14 A	15-Feb-15 15-Feb-15	1278 1278	Calendar Day Calendar Day				-	++		<u> </u>	-
	orks - Cooling Water Pumping System	for China Resources Building (P9)	292		4 01-Oct-13 A	30-Sep-14	1135									
	within Hoarding Area		6		6 22-Apr-14	28-Apr-14	1263	HK Working Day								
	llation CHAI 080-160		6	6	· · · · · · · · · · · · · · · · · · ·	28-Apr-14	1263	HK Working Day				Delegated				
B-0060-180	Reinstatement	and Tonnochy Road	3		6 22-Apr-14	28-Apr-14 24-Apr-14	1263 1266	HK Working Day HK Working Day				Reinstate	ement			
	Pipe Installation CHAI 170-160		3			24-Apr-14	1266	HK Working Day								
B-0060-300	Reinstatement		3		3 22-Apr-14	24-Apr-14	1266	HK Working Day			🔲 Re	ins <mark>tatemer</mark>	n			
<mark>ng Mains Work</mark> 0900	above Tunnel Portion & connecting to Portion & Connecting to Portion & Context and the Portin & Context and the Portion & Context and the Portion &	ump Station	<b>365</b> 365			30-Sep-14 30-Sep-14	1416 1416	Calendar Day Calendar Day							<u> </u>	
		for Great Eagle Centre / Harbour Centre (P7)	293	_		20-Nov-14	1093									
	within Hoarding Area CHAG 210-150		6	6	6 22-Apr-14	28-Apr-14	1263	HK Working Day								
2-0060-150	Reinstatement		6	_	6 22-Apr-14	28-Apr-14	1263	HK Working Day				Reinstate	ernent			
	at Junction between Convention Avenue Pipe Installation CHAG 210-220	and Tonnochy Road	3	3		24-Apr-14 24-Apr-14	1266	HK Working Day HK Working Day			• • • • • • • • • • •	·				
1C-0060 -240	Reinstatement		3		3 22-Apr-14	24-Apr-14	1266	HK Working Day			🗖 Re	; instatemer	n			
ling Mains Work	above Tunnel Portion & connecting to P	ump Station	365	_	5 21-Nov-13 A	20-Nov-14	1365	Calendar Day								
C-0900	Outstanding Works				5 21-Nov-13 A	20-Nov-14	1365	Calendar Day				;				-
	rks - WSD Salt Water Pumping System		282		7 06-Jun-12 A 0 06-Jun-12 A	05-Mar-15 28-May-14	1012	HK Working Day								
D Salt Water Pun uilder and E&M w	orks for WSD's pumping station				06-Jun-12 A		1239 1239	HK Working Day								
insihing works			282		0 06-Jun-12 A	28-May-14	1239	HK Working Day								
5-0060-1801	Metal Works & Misc. Works		282	_	06-Jun-12A	28-May-14	1239	HK Working Day				:			Metal Works &	& Misc. Works
	I <mark>vert Construction</mark> Pet Garden & Hung Hing Road		23		7 20-Apr-13 A 7 20-Apr-13 A	29-Apr-14 29-Apr-14	-581 -581	HK Working Day HK Working Day			 					
5-100-3333	Backfilling to Bay 6 to Bay 11 (2,000m3; 15	50m3/d)	23		7 20-Apr-13 A 7 20-Apr-13 A	29-Apr-14 29-Apr-14	-581	HK Working Day				Backfillin	ig to Eav	6 to Bay 11	2,000m3; 150	0m3/d)
erall Testing & Co	ommissioning of Reprovisioned Salt Wate		365	320	06-Mar-14 A	05-Mar-15	1260	Calendar Day					1 [	, .		
0900	Outstanding Works		365	320	06-Mar-14 A	05-Mar-15	1260	Calendar Day		1					<u> </u>	
		Remaining Work Summa			CEDD CO	NTRACT NO	). HK/20	09/02		Date			vision		Checked /	Approved
			1							20-Apr-1	14 3MR	-				
		Actual Work	🔰 Wan Chai I	Devel	opment Pha	ise II - Cent	ral-Wan	Chai Bypass at	Wan	20-Foh	14 Race	line Prog		I	1	
	灸和 − 中 國 中 鐵 聨 營	Actual Work Summary Bar	Wan Chai I	Devel	-			Chai Bypass at	Wan	20-Feb-	14 Base	line Prog				
	<b>灸和-中國中鐵聯營</b> HUN WO - CRGL JOINT VENTURE				Cha	i East (Con	tract 2)	Chai Bypass at dd 20-Apr-14)	Wan	20-Feb-	14 Base	line Prog				

	U	NW		- <b>C</b>	R	GL、	JOI	NT	' V		ΝΤΙ	JRE
	M			2014	Ju	n		J	ul			Aug
	5	3			54	4		5	5			56
s (	100	3 days) - \	Wan C	hai Ferry	/ Pier	s at Aea 7 (7 Reprovisioni way to Repro	ng (25-C	oct-12)	(10-	Jan-14	)	
						s in Area 8 ( an Chai Ferry			nina			
										Section	8C Work	s (1473 days
_	-	-				version Stag		sign App	rova		             	
				Cover Sy	stem	· Design App (PS30.5) - D ered Walkwa	esign Sı					oproval
_	_					all Submissic omission App				_	0	
						📕 Tunnel F	ortion 2	- Redes	igneo	CWB	Tunnel S	proval by AE tructure Desi by AECOM
						M & GEO						
			Fump					, ppiova	i by F		a geo	
		Fabr	ication	of Temp	Stee	Bridge 3 for	HHR FI	over Di	versi	on Sta	je 2	
							G	P Roof	Pan	el for Te	mp Cove	red Walkwa
T		┡╾	1			Fabricat						red Walkwa over Diversi
-			] Reir	stateme	nt of a	armour rock,	retaining	walls &				np Stee I Bric
er ni	ent											
ern	nent											
- ni												
-												
- 19	to E	ay 6 to Ba				/lisc. Works  13/d)						
evis	sion		CI	necked	A	pproved			: 3-1		Rolling	

# CEDD CONTRACT HK/2009/02

## **CHUN WO**

)	Activity Name	OD	RD	Start	Finish	Total	Calendar				
					-	Float		Apr			May
on 7 of the Wo	rks - Box Culvert N1 & Flood Relief System	103	103	09-Apr-14 A	24-Aug-14	-312		52	-	-	53
	od Relief System Construction	4	4		26-Apr-14	-213	HK Working Day				
-191212-260	Backfilling for 1050mm FRP installation & Strut Removal	4	4		26-Apr-14	-213	HK Working Day		Backfilling	1 for 10	)50mm
rks in Area 7		121		•	24-Aug-14	-1075	Calendar Day			, 10 10	
1200	Strut S3 Removal	7	7		26-Apr-14	-1066	Calendar Day		Strut S3 F	Dornov	
	Load Transfer for King Post to Completed Roof Slab	14	14			-1066			54 UL 33 I		_
1000				27-Apr-14	10-May-14		Calendar Day				oad Tr
-1100	Tunnel Portion 1 Backfilling to Strut S3 Level (15,000m3; 2,000m3/d)	8	8	20-May-14	27-May-14	-1075	Calendar Day				
-1250	Backfill and SWIC Temp U/U Bridge Load Transfer (10,000m3; 2,000m3/d)	12	12	28-May-14	08-Jun-14	-1075	Calendar Day				
-1300	Tunnel Portion 1 Backfilling to Strut S2 Level (15,000m3; 2,000m3/d)	8	8	09-Jun-14	16-Jun-14	-1075	Calendar Day				
-1400	Strut S2 Removal	14	14	17-Jun-14	30-Jun-14	-1075	Calendar Day				
-1420	Sewage Outfall Temp U/U Bridge Load Transfer	7	7	01-Jul-14	07-Jul-14	-1075	Calendar Day				
-1500	Tunnel Portion 1 Backfilling to Strut S1 Level (25,000m3; 2,000m3/d)	13	13	08-Jul-14	20-Jul-14	-1075	Calendar Day				
-1600	Strut S1 Removal	7	7	21-Jul-14	27-Jul-14	-1075	Calendar Day				
-1620	Box Culvert N1 Temp U/U Bridge Load Transfer	7	7	21-Jul-14	27-Jul-14	-1075	Calendar Day				
-1640	Backfill and Cooling Mains Temp U/U Bridge Load Transfer (5,000m3; 2,000m3/d)	7	. 7	28-Jul-14	03-Aug-14	-1075	Calendar Day				
-1700	D-Wall Trimming, Drain Installation & Backfilling to Ground Level (13,500m3; 1,000m3/d)	21	21	04-Aug-14	24-Aug-14	-1075	Calendar Day				
	g for Dining Services at Ferry Pier (VO116)	10	10	-	21-Aug-14	-861	HK Working Day				
il Works	g for Dinning Services at reny rice (VO ric)	10			21-Aug-14	-861	HK Working Day				
	Law 500mm the Dubble Mound										
-TB-2000	Lay 500mm thk. Rubble Mound	2	2	0	12-Aug-14	-861	HK Working Day		1		
-TB-2010	Blinding Layer	1	1	13-Aug-14	13-Aug-14	-861	HK Working Day		1		
-TB-2020	Base Slab Construction (9.3m x 4.9m x 1m thick)	7	7	U	21-Aug-14	-861	HK Working Day		· • • • • • • • • • • • • • • • • • • •		- <b>H</b>
	orks - Reprovisioning of Wan Chai Ferry Pier in Area 8	558		06-Mar-08 A	12-Oct-14	-218					
/F & E&M Install		418		06-Mar-08 A	12-Jun-14	-118					
A-BS-0400	Fender Flat Pads Preparation & Installation	40	3	14-Feb-14 A	24-Apr-14	-183	HK Working Day	Fei	nder Flat	t Pads	Filep
A-BS-0410	I Beam & Fender Panel Installation	54	42	29-Mar-14 A	12-Jun-14	-208	HK Working Day				
cific Procureme		60		29-May-13 A	19-May-14	-299	Calendar Day				
A-BS-0280B	E&M - ELV System (Misc.)	60		29-May-13 A	19-May-14	-299	Calendar Day				<u>ت الم</u>
vel 1		401		17-Dec-12 A	08-May-14	-203					TP
blic Area		223		17-Dec-12 A	04-May-14	-200					
BA-BS-1000	ABWF Works, Plumbing & E&M First Fix	132		17-Dec-12 A		-197	HK Working Day		ABWF	Mork	
					29-Apr-14		HK Working Day			& Fin	
3A-BS-1070	E&M Final Fix	15		05-Sep-13 A	04-May-14	-376	Calendar Day		- <del>; -</del>		.a. ⊢ı
	nging Room & Storing Room	193			08-May-14	-258	Calendar Day				
8A-BS-1860	ELV System Installation (Emergency Bell System)	30		08-Oct-13 A	24-Apr-14	-258	Calendar Day		V Systen	n Ir <mark>sta</mark> l	latio
8A-BS-1870	T&C	14	14	25-Apr-14	08-May-14	-258	Calendar Day			- <b>*</b> &C	2
ilet		120	18	05-Sep-13 A	07-May-14	-257	Calendar Day		· · · · ·		
8A-BS-1170	E&M Final Fix	14	14	05-Sep-13 A	03-May-14	-555	Calendar Day		E8	&M Fina	al Fix
8A-BS-1160	Sanitary Equipment	28	18	10-Jan-14 A	07-May-14	-257	Calendar Day			Sanita	a y E
ft		7	7	09-Jan-14 A	26-Apr-14	-267	Calendar Day				
8A-BS-1440	T&C	7	7	09-Jan-14 A	26-Apr-14	-267	Calendar Day		rkc		
etalworks		80		07-Aug-13 A	26-Apr-14	-246	Calendar Day		1		11
8A-BS-1640	G3 Glass Panel Installation	15		07-Aug-13 A	26-Apr-14	-246	Calendar Day		Glass	: Pane	Inst
8A-BS-1630	SS Balustrade Post & Frame Installation	24		17-Oct-13 A	22-Apr-14	-242	Calendar Day		Balustrad		
		401		06-Mar-08 A	09-May-14	-180	Caleridar Day			61031	i Ti '
vel 2										- 1 1	11
eneral Area		123		17-Dec-12 A	09-May-14	-180	HK Working Day				ıll
8A-BS-2000	ABWF and E&M FIrst Fix at Level 2 @ +7.70mPD	123	14		09-May-14	-180	HK Working Day			AB	N F a
liet		257	19	<b>J</b>	08-May-14	-560	Calendar Day	<u></u>			
8A-BS-2150	Sanitary Equipment	10		30-Aug-13 A	24-Apr-14	-560	Calendar Day	Sar	nitary Eq	luipme	1
8A-BS-2160	E&M Final Fix	14	14	•	08-May-14	-560	Calendar Day			E&N	l Fin
talworks & Glas	ss Panel Installation	258	10	06-Mar-08 A	29-Apr-14	-551	Calendar Day		1		
8A-BS-2230	G3 Glass Panel Installation	14	10	06-Mar-08 A	29-Apr-14	-551	Calendar Day		🕂 🕄 Gla	ass Pa	nel li
8A-BS-2210	Glass Curtain Wall (Non-FRP) Installation (12mm/19mm thk.)	21		25-Jul-13 A	22-Apr-14	-544	Calendar Day	<mark>, and an </mark>	s Curtair	n Wall	(Non
vel M		33		20-Mar-14 A	03-May-14	-555	Calendar Day				TT-
vable Ramp Ma	chine Room	14		20-Mar-14 A	03-May-14	-555	Calendar Day				
8A-BS-3410	T&C	14		20-Mar-14 A	03-May-14	-555	Calendar Day		Н Т8	C	
	g Water Pump Room	7	7		26-Apr-14	-548	Calendar Day		1		
3A-BS-3620	T&C	7			26-Apr-14	-548	Calendar Day	i l 🔤	- - - - -	-	
of		359		26-Mar-13 A	03-Jun-14	-144	Calendar Day	·	- <b>FF</b>		d -
A-BS-4010	E&M Installation	28		10-Sep-13 A	21-Apr-14	- 144	Calendar Day		Installatio		
		359		26-Mar-13 A	21-Apr-14 03-Jun-14	-543	Calendar Day	EXM :		J11	
	ABWF Works at Observation Deck of Ferry Pier										
8B-FP-01200	Aluminium Cladding	95		26-Mar-13 A	29-Apr-14	-109	Calendar Day		i <u>i</u> Aiumin	ium Cl	andir
8B-FP-01100	Roof Finishes & Misc. ABWF Installation	120		28-Oct-13 A	03-Jun-14	-144	Calendar Day				
8B-FP-01300	Handrail & Glass Balustrade Installation	45		21-Dec-13 A	03-May-14	-113	Calendar Day		Ha	andrail	3 Gla
and Handover		149	142		12-Oct-14	-332			1		
A-TC-9000	Fitting Out Works by Star Ferry (PS36.03(4))	180	176	16-Apr-14 A	12-Oct-14	-415	Calendar Day				
A-TC-1500	EMSD Inspection for Lift	0	0		17-May-14	-211	HK Working Day			1	<b>H</b>
A-TC-8000	ELV System Installation (Misc.)	30	30	20-May-14	18-Jun-14	-299	Calendar Day				1-
ion 8B of the W	lorks - Temporary Covered Walkway & Works in Area 8	192	128	18-Nov-13 A	23-Sep-14	-324			1		T
porary Covered		192	128		23-Sep-14	-324					
									1		كلك
3-TCW-01200B	Temp Covered Walkway Footing & Drawpits - GL1-7 (Type 3) near New Ferry Pier (Remaining)	30	28	18-Nov-13 A	26-May-14	-299	HK Working Day				

(後和-中國中鐵聯營 CHUN WO-CRGL JOINT VENTURE

•

Actual Work
Actual Work
Critical Remaining Work
Milestone
Wan Chai Develo

CEDD CONTRACT NO. HK/2009/02 Wan Chai Development Phase II - Central-Wan Chai Bypass at Wan Chai East (Contract 2) <u>3-MONTH ROLLING PROGRAMME (dd 20-Apr-14)</u>

Date	Revision	Cł
20-Apr-14	3MRP	
20-Feb-14	Baseline Prog	


) -	С	R	GL	J	101	NT	'V	/EI	Λ.	ΓL	JR	Ε
2014	4	Ju					ul				Aug	
_		54	1			5	5				56	
			lomovol									
allo	11 & 31	liut r	Removal									
ing F	Post to	o Co	mpleted F	Roof	Slab							
nel	Portic	n 1	Backfilling	to S	Strut S3						00	2 000
	F	-	ill and SV Tunnel		tion 1 Ba	ckfilling	to S					
		4		Ģ		S2 Rem Sewa		itfall Te	mp	U/U B	idge l	_oad T
					F		2		el Po	ortion	1 Bacl Remo	cfilling
							5		i i	x Culv	ert N1	I Temp
								-	(	B	ackfill	and Co
											┕╴┓	Lay 5
											2	Blind
alla	ion	_										
			3eam & F	end	er Panel	Installa	tion					
Sys	iem (I	Misc	.)									
MFi	st Fiz	¢										
Ro	l Syst											
j De	i Sysi	lem)										
ion												
st Fix	at Le	evel	2 @ +7.70	)mPl	Þ							
atior	(12n	nm/1	9mm thk.	)								
<b>.</b>												
	Roof I	inis	nes & Mis	sc. A	₿WF In	stallatio						
e In	stalla	tion										
ation	for L	ift			1							
	·····		ELV	Syste	em Insta	llation (	Nisc	)				
b Co	vere	d Wa	ilkway Fo	oting	g & Drav	vpits - C	L1-7	(Туре	3) n	ear N	ew Fe	erry Pie
heck	ed	A	pproved				Pad	je 2 d	of 4	4		
	$\dashv$			-	TAS	< filter						
					Print	on: 27	7-Ap	or-14 1	2:4	0		
				$\neg$								

	ONTRACT HK/2	009/02									CH	IUI	NV
ID	Activity Name		OD	RD	Start	Finish	Total Float	Calendar	Apr			Ma	
8B-TCW-01300	Tomp Covered Walkway CL7 22 (Type 2	2B) - Excavation along Bulkhead Wall to +2mPD	7	7	05-May-14	13-May-14	-336	HK Working Day	52	<b></b>		53	s emp Co
B-TCW-01300	Temp Covered Walkway - GL7-23 (Type 2		28	28	14-May-14	16-Jun-14	-336	HK Working Day			:	군山	emp Co
3-TCW-01400	Temp Covered Walkway Footing & Drawp		28	28		27-Jun-14	-326				;		
					26-May-14			HK Working Day			:		1 F
-TCW-01500		2B) - Capping Beam Construction (50m@1.5m/d)	34	34	30-May-14	10-Jul-14	-336	HK Working Day			:		1
-TCW-01000		its - GL34-GL53 (Type 1) at Convention Avenue Footpath	28	28	03-Jun-14	05-Jul-14	-332	HK Working Day			<u> </u>		$\square$
-TCW-01700	Temp Covered Walkway - Steelworks Fixi	ng	30	30	11-Jul-14	09-Aug-14	-418	Calendar Day					1
3-TCW-01800	Temp Covered Walkway - Roof Panel Inst	allation	30	30	10-Aug-14	08-Sep-14	-418	Calendar Day			1		1
B-TCW-02000	Temp Covered Walkway - Paving Block La	aying & Planter	30	30	10-Aug-14	08-Sep-14	-403	Calendar Day			1		
B-TCW-01850	Temp Covered Walkway - Drainage Instal	· ·	45	45	10-Aug-14	23-Sep-14	-403	Calendar Day			:		1
	orks - CWB Tunnel Structure (CH3400		253	190	-	06-Dec-14	263	odichidar bay			(		1
		- CH3790)											1
nel Portion 1 (CH	13500-CH3630)		64	22		19-May-14	431				:		1
VB Structural Wor			64		05-Mar-14 A	19-May-14	431		·····	<u> </u>	+		
9B-T1-5000	Roof Slab Crack Rectification & Testing Pr		21		06-Mar-14 A	26-Apr-14	-1075	Calendar Day		📕 Rç	oof Slab (	Jrack R	lectifica
B-T1-5001	Crack Rectification & Testing for Roof Slat	)	14	14	27-Apr-14	10-May-14	-1075	Calendar Day	•	4		Crao	k Rect
iy 1			41	22	26-Mar-14 A	19-May-14	-855	HK Working Day			i	, I	1
oof Concrete, W	Aterproofing & Scaffolding Removal		41	22	26-Mar-14 A	19-May-14	-855	HK Working Day				, II	1
S9B-T1-B1-1440	Roof - Scaffolding Dismantling		3	1	26-Mar-14 A	22-Apr-14	-834	HK Working Day		Roof	Scaffol	lina Dis	mantlin
			7	7		19-May-14	-862	HK Working Day		;		-	Ro
v 2			64		05-Mar-14 A	19-May-14	-855	HK Working Day			:		
,	Aterproofing & Scaffolding Removal		64	22		19-May-14	-855	HK Working Day			:	, II	
								• •	;	╈		ليسي	$\vdash$
	Roof - Scaffolding Dismantling		3	1		22-Apr-14	-834	HK Working Day		Kool +	- Scaffok	ing Dis	ы
9B-T1-B2-1430	Roof - Water proofing		7	7		19-May-14	-862	HK Working Day	l		: <b>[</b> ]	-	Ro
/ 3			44	22	20-Mar-14 A	19-May-14	-855	HK Working Day		T	:		
oof Concrete, W	Aterproofing & Scaffolding Removal		44	22	20-Mar-14 A	19-May-14	-855	HK Working Day			:	, II	1
	Roof - Scaffolding Dismantling		3	1		22-Apr-14	-834	HK Working Day	i	Roof	Scaffok	lina Dis	mantlin
	Roof - Water proofing		7	7		19-May-14	-862	HK Working Day			:		Ro
v 4			25		- /	19-May-14	-855	HK Working Day					
·	latamaa afin n. 9. Caaffal din n. Damawal			_							; <mark>/</mark>		
	Aterproofing & Scaffolding Removal		25	22		19-May-14	-855	HK Working Day				<u> </u>	$ \longrightarrow $
	Roof - Scaffolding Dismantling		3		14-Apr-14 A	23-Apr-14	-835	HK Working Day		Roof	- Scaffo	ding Di	
9B-T1-B4-1440	Roof - Water proofing		7	7	12-May-14	19-May-14	-862	HK Working Day			:	~	Ro
y 4A			28	22	11-Apr-14 A	19-May-14	-855	HK Working Day				, II	1
oof Concrete, W	Aterproofing & Scaffolding Removal		28	22	11-Apr-14 A	19-May-14	-855	HK Working Day			(	, II	1
	0 Roof - Scaffolding Dismantling		3	2	11-Apr-14 A	23-Apr-14	-835	HK Working Day		Roof	- Scaffo	dina Di	mantir
	0 Roof - Water proofing		7	7		19-May-14	-862	HK Working Day			:		Ro
av 5			20		- 7	19-May-14	-855	HK Working Day			:		<b>-</b> 'Y
19 1 C	Aterproofing & Scaffolding Removal		20	_	P	19-May-14	-855	HK Working Day			:	, I	1
									ſ		16 000	ff a latin	Diamate
	Roof - Scaffolding Dismantling		3	3		26-Apr-14	-838	HK Working Day			oof - Sca	Tolaing	
	Roof - Water proofing		7	7	- ,	19-May-14	-862	HK Working Day			:  /		Ro
	Base Slab & Side Wall, Combined to Bay 5		22	22	F	19-May-14	431				:	, I	1
/all			10	10	30-Apr-14	13-May-14	436				:	, I	1
S9B-T1-B6-1120	Wall (Middle Late Cast) - Rebar Fixing		4	4	30-Apr-14	05-May-14	436	HK Working Day		<b>r≠</b> Ţ	W L	all (Mid	dle Latr
S9B-T1-B6-1130A	Wall (Middle Late Cast) - Formwork		3	3	07-May-14	09-May-14	436	HK Working Day			:  🛏	Wall (	Middle
S9B-T1-B6-1130B	3 Wall (Middle Late Cast) - Concrete		1	1	10-May-14	10-May-14	436	HK Working Day			· •	¶ Wai ►⊟ W	(Middl∉
S9B-T1-B6-1140	Wall (Middle Late Cast) - Curing & Formw	ork Removal	3	3	11-May-14	13-May-14	538	Calendar Day			:   <b> </b>	É 🔲 📈	all (Mic
	/aterproofing & Scaffolding Removal		22		22-Apr-14	19-May-14	-855	HK Working Day					
	Roof - Scaffolding Dismantling		3	3		24-Apr-14	-836	HK Working Day	· · · · · · · · · · · · · · · · · · ·	<b>b</b> dd	of - Scaff	Idina D	emart'
					•	· ·						iuling i	
	Roof - Water proofing		7	7		19-May-14	-862	HK Working Day			÷		Ro
ay 7			22			19-May-14	-855	HK Working Day			i	, I	1
	Aterproofing & Scaffolding Removal		22			19-May-14	-855	HK Working Day			<u></u>	لل	
S9B-T1-B7-1450	Roof - Scaffolding Dismantling		3	3	22-Apr-14	24-Apr-14	-836	HK Working Day		🛯 Rod	of - Scaff	olding D	ismartl
S9B-T1-B7-1440	Roof - Water proofing		7	7	12-May-14	19-May-14	-862	HK Working Day			(I	لاستاح	Ro
ıy 8	the second s		14	14		14-May-14	-851	HK Working Day			4 I	, I	
	/aterproofing & Scaffolding Removal		14	14	26-Apr-14	14-May-14	-851	HK Working Day			( <b>††</b>		[†
	Roof - Scaffolding Dismantling		3	3		29-Apr-14	-840	HK Working Day			Roof - S	caffold	
					•								
			3	3	,	14-May-14	-858	HK Working Day			1		Roof - V
nel Portion 2 (CH	13425-CH3500)		186	186	26-Apr-14	06-Dec-14	41				1	!	1
			51	51	26-Apr-14	27-Jun-14	51				:	!	L
Indation	Change O Depend Dile superior DO45 8 DO46	14d/pile; 1 rigs)	28	28	26-Apr-14	30-May-14	50	HK Working Day					
	Stage 2 Bored Pile works - PS15 & PS16 (		28	28	31-May-14	27-Jun-14	61	Calendar Day			(	!	1
9B-T2-1030						06-Dec-14	41	HK Working Day			( <b> </b>	!	1
B-T2-1030 B-T2-1130	Tunnel portion 2 Pump Test		125			06-Dec-14	41	HK Working Day			1	!	1
9B-T2-1030 9B-T2-1130 /B Structural Wor	Tun nel portion 2 Pump Test rks	2m 3: 500m3/d)	125					TIK WORKING Day			1	!	1
9B-T2-1030 9B-T2-1130 /B Structural Wor 9B-T2-2000	Tunnel portion 2 Pump Test rks Tunnel portion 2 ELSW excavation (62,50	0m3; 500m3/d)	125	125			450				;- <b> </b>	<b>l</b> !	⊦ <b> </b> -
9B-T2-1030 9B-T2-1130 /B Structural Wor 9B-T2-2000 <b>nel Portion 3 &amp; Ti</b>	Tun nel portion 2 Pump Test rks	0m3; 500m3/d)	125 212	125 122	11-Nov-13 A	16-Sep-14	-158			- I i	d	!	1
B-T2-1030 B-T2-1130 B Structural Wor B-T2-2000 nel Portion 3 & Tr Indation	Tunnel portion 2 Pump Test rks Tunnel portion 2 ELSW excavation (62,50 runnel Portion 4 (CH3630-CH3790)		125 212 212	125 122 122	<mark>11-Nov-13 A</mark> 11-Nov-13 A	16-Sep-14 16-Sep-14	-158						
B-T2-1030 B-T2-1130 /B Structural Wor B-T2-2000 nel Portion 3 & Tr undation age 2 - Southern	Tunnel portion 2 Pump Test rks Tunnel portion 2 ELSW excavation (62,50 Tunnel Portion 4 (CH3630-CH3790)		125 212 212 197	125 122 122 122	11-Nov-13 A 11-Nov-13 A 11-Feb-14 A	16-Sep-14 16-Sep-14 16-Sep-14	-158 -170						Į
DB-T2-1030 DB-T2-1130 /B Structural Wor DB-T2-2000 <b>nel Portion 3 &amp; Ti</b> undation <b>age 2 - Southern</b> 19B-T34-1230C	Tunnel portion 2 Pump Test rks Tunnel portion 2 ELSW excavation (62,50 <b>Tunnel Portion 4 (CH3630-CH3790)</b> Wall after HHR Flyover Diversion (Stage Pre-grouting & Guidewall for P147-P154	1) (C130A-P131; P144-C154)	125 212 212 197 28	125 122 122 122 122 25	11-Nov-13 A 11-Nov-13 A 11-Feb-14 A 11-Feb-14 A	16-Sep-14           16-Sep-14           16-Sep-14           16-Sep-14           14-May-14	-158 -170 -276	Calendar Day					
B-T2-1030 B-T2-1130 /B Structural Wor /B-T2-2000 <b>nel Portion 3 &amp; Ti</b> undation age 2 - Southern /9B-T34-1230C	Tunnel portion 2 Pump Test rks Tunnel portion 2 ELSW excavation (62,50 Tunnel Portion 4 (CH3630-CH3790)	1) (C130A-P131; P144-C154)	125 212 212 197	125 122 122 122	11-Nov-13 A 11-Nov-13 A 11-Feb-14 A 11-Feb-14 A	16-Sep-14 16-Sep-14 16-Sep-14	-158 -170	Calendar Day HK Working Day					
B-T2-1030 B-T2-1130 B Structural Wor B-T2-2000 nel Portion 3 & Ti Indation nge 2 - Southern 9B-T34-1230C 9B-T34-1270	Tunnel portion 2 Pump Test rks Tunnel portion 2 ELSW excavation (62,50 <b>Tunnel Portion 4 (CH3630-CH3790)</b> Wall after HHR Flyover Diversion (Stage Pre-grouting & Guidewall for P147-P154	1) (C130A-P131; P144-C154) Dn	125 212 212 197 28	125 122 122 122 122 25	11-Nov-13 A           11-Nov-13 A           11-Feb-14 A           11-Feb-14 A           17-Feb-14 A	16-Sep-14           16-Sep-14           16-Sep-14           16-Sep-14           14-May-14	-158 -170 -276				:		Exis
BB-T2-1030 BB-T2-1130 //B Structural Wor /B-T2-2000 mel Portion 3 & Ti undation age 2 - Southern /9B-T34-1230C /9B-T34-1270 /9B-T34-1260B	Tunnel portion 2 Pump Test rks Tunnel portion 2 ELSW excavation (62,50 <b>Tunnel Portion 4 (CH3630-CH3790)</b> Wall after HHR Flyover Diversion (Stage Pre-grouting & Guidewall for P147-P154 Existing 450mm Stormwater Drain Diversi	1) (C130A-P131; P144-C154) on (pile; 1 Rig)	125 212 212 197 28 21	125 122 122 122 25 21	11-Nov-13 A           11-Nov-13 A           11-Feb-14 A           11-Feb-14 A           11-Feb-14 A           17-Feb-14 A	16-Sep-14           16-Sep-14           16-Sep-14           14-May-14           17-May-14	-158 -170 -276 -222	HK Working Day			! - 		Exis
B-T2-1030 B-T2-1130 B Structural Wor B-T2-2000 nel Portion 3 & Tu Indation age 2 - Southern 9B-T34-1230C 9B-T34-1260B 9B-T34-1250A	Tunnel portion 2 Pump Test rks Tunnel portion 2 ELSW excavation (62,50 <b>Funnel Portion 4 (CH3630-CH3790)</b> Wall after HHR Flyover Diversion (Stage Pre-grouting & Guidewall for P147-P154 Existing 450mm Stormwater Drain Diversi Bored Pile Construction (PS30-PS32; 14d, D-wall Construction along HHR slow lane	1) (C130A-P131; P144-C154) on /pile; 1 Rig) (C130A-P131; 8d/Panel)	125 212 212 197 28 21 42	125 122 122 25 21 41 24	11-Nov-13 A           11-Nov-13 A           11-Feb-14 A           11-Feb-14 A           17-Feb-14 A           16-Apr-14 A           20-Apr-14	16-Sep-14 16-Sep-14 16-Sep-14 14-May-14 17-May-14 30-May-14 13-May-14	-158 -170 -276 -222 -100 -368	HK Working Day Calendar Day Calendar Day			! - 		Exis
3-T2-1030 3-T2-1130 3 Structural Word 3 T2-2000 el Portion 3 & Trindation ge 2 - Southern B-T34-1230C B-T34-1270 B-T34-1260B B-T34-1250A B-T34-1250B	Tunnel portion 2 Pump Test rks Tunnel portion 2 ELSW excavation (62,50 <b>unnel Portion 4 (CH3630-CH3790)</b> Wall after HHR Flyover Diversion (Stage Pre-grouting & Guidewall for P147-P154 Existing 450mm Stormwater Drain Diversi Bored Pile Construction (PS30-PS32; 14d D-wall Construction along HHR slow lane D-wall Construction along HHR slow lane	1) (C130A-P131; P144-C154) on /pile; 1 Rig) (C130A-P131; 8d/Panel) (P144-P146; 8d/Panel)	125 212 212 197 28 21 42 24 24	125 122 122 25 21 41 24 24	11-Nov-13A           11-Nov-13A           11-Feb-14A           11-Feb-14A           17-Feb-14A           16-Apr-14A           20-Apr-14           20-Apr-14	16-Sep-14           16-Sep-14           16-Sep-14           14-May-14           17-May-14           30-May-14           13-May-14           13-May-14	-158 -170 -276 -222 -100 -368 -368	HK Working Day Calendar Day Calendar Day Calendar Day			! - 		Exis
3-T2-1030 3-T2-1130 3 Structural Word 3-T2-2000 el Portion 3 & Tr ndation 198-T34-1230C 98-T34-1270 98-T34-1260B 98-T34-1250A 98-T34-1250B	Tunnel portion 2 Pump Test rks Tunnel portion 2 ELSW excavation (62,50 <b>Funnel Portion 4 (CH3630-CH3790)</b> Wall after HHR Flyover Diversion (Stage Pre-grouting & Guidewall for P147-P154 Existing 450mm Stormwater Drain Diversi Bored Pile Construction (PS30-PS32; 14d, D-wall Construction along HHR slow lane	1) (C130A-P131; P144-C154) on /pile; 1 Rig) (C130A-P131; 8d/Panel) (P144-P146; 8d/Panel)	125 212 212 197 28 21 42 24	125 122 122 25 21 41 24	11-Nov-13 A           11-Nov-13 A           11-Feb-14 A           11-Feb-14 A           17-Feb-14 A           16-Apr-14 A           20-Apr-14	16-Sep-14 16-Sep-14 16-Sep-14 14-May-14 17-May-14 30-May-14 13-May-14	-158 -170 -276 -222 -100 -368	HK Working Day Calendar Day Calendar Day					Exis
B-T2-1030 B-T2-1130 B Structural Wor B-T2-2000 tel Portion 3 & Tr indation nge 2 - Southern 9B-T34-1230C 9B-T34-1260B 9B-T34-1250A 9B-T34-1250B	Tunnel portion 2 Pump Test rks Tunnel portion 2 ELSW excavation (62,50 <b>unnel Portion 4 (CH3630-CH3790)</b> Wall after HHR Flyover Diversion (Stage Pre-grouting & Guidewall for P147-P154 Existing 450mm Stormwater Drain Diversi Bored Pile Construction (PS30-PS32; 14d D-wall Construction along HHR slow lane D-wall Construction along HHR slow lane	1) (C130A-P131; P144-C154) on /pile; 1 Rig) (C130A-P131; 8d/Panel) (P144-P146; 8d/Panel)	125 212 212 197 28 21 42 24 24	125 122 122 25 21 41 24 24	11-Nov-13A 11-Nov-13A 11-Feb-14A 11-Feb-14A 17-Feb-14A 16-Apr-14A 20-Apr-14 20-Apr-14 31-Jul-14	16-Sep-14           16-Sep-14           16-Sep-14           14-May-14           17-May-14           30-May-14           13-May-14           13-May-14           16-Sep-14	-158 -170 -276 -222 -100 -368 -368 -353	HK Working Day Calendar Day Calendar Day Calendar Day Calendar Day	Date		Re		Exis
B-T2-1030 B-T2-1130 B Structural Wor B-T2-2000 el Portion 3 & Tr indation age 2 - Southern 9B-T34-1230C 9B-T34-1270 9B-T34-1260B 9B-T34-1250A 9B-T34-1250B	Tunnel portion 2 Pump Test rks Tunnel portion 2 ELSW excavation (62,50 <b>unnel Portion 4 (CH3630-CH3790)</b> Wall after HHR Flyover Diversion (Stage Pre-grouting & Guidewall for P147-P154 Existing 450mm Stormwater Drain Diversi Bored Pile Construction (PS30-PS32; 14d D-wall Construction along HHR slow lane D-wall Construction along HHR slow lane	1) (C130A-P131; P144-C154) on (pile; 1 Rig) (C130A-P131; 8d/Panel) (P144-P146; 8d/Panel) (P147-C154; 6d/Panel) Remaining Work Summa	125 212 212 197 28 21 42 24 24 24 48	125 122 122 25 21 41 24 24 24 48	11-Nov-13A 11-Nov-13A 11-Feb-14A 11-Feb-14A 17-Feb-14A 16-Apr-14A 20-Apr-14 20-Apr-14 31-Jul-14 CEDD CO	16-Sep-14 16-Sep-14 16-Sep-14 14-May-14 17-May-14 17-May-14 13-May-14 13-May-14 13-May-14 16-Sep-14 NTRACT NO	-158 -170 -276 -222 -100 -368 -368 -368 -353 O. HK/20	HK Working Day Calendar Day Calendar Day Calendar Day Calendar Day 009/02	Date 20-Apr-14		Re		Pre-gro Exist -wall C -wall C
B-T2-1030 B-T2-1130 B Structural Wor B-T2-2000 nel Portion 3 & Tr Indation age 2 - Southern 9B-T34-1230C 9B-T34-1230C 9B-T34-1250A 9B-T34-1250B 9B-T34-1250C	Tunnel portion 2 Pump Test rks Tunnel portion 2 ELSW excavation (62,50 <b>unnel Portion 4 (CH3630-CH3790)</b> Wall after HHR Flyover Diversion (Stage Pre-grouting & Guidewall for P147-P154 Existing 450mm Stormwater Drain Diversi Bored Pile Construction (PS30-PS32; 14d D-wall Construction along HHR slow lane D-wall Construction along HHR slow lane D-wall Construction along HHR slow lane	1) (C130A-P131; P144-C154) on (pile; 1 Rig) (C130A-P131; 8d/Panel) (C130A-P131; 8d/Panel) (P144-P146; 8d/Panel) (P147-C154; 6d/Panel) Remaining Work Summa	125 212 212 197 28 21 42 24 24 24 48	125 122 122 25 21 41 24 24 24 48	11-Nov-13A 11-Nov-13A 11-Feb-14A 11-Feb-14A 17-Feb-14A 16-Apr-14A 20-Apr-14 20-Apr-14 31-Jul-14 CEDD CO	16-Sep-14 16-Sep-14 16-Sep-14 14-May-14 17-May-14 17-May-14 13-May-14 13-May-14 13-May-14 16-Sep-14 NTRACT NO	-158 -170 -276 -222 -100 -368 -368 -368 -353 O. HK/20	HK Working Day Calendar Day Calendar Day Calendar Day Calendar Day	Date 20-Apr-14	3MRP	Re		Exis
BB-T2-1030 BB-T2-1130 VB Structural Wor BB-T2-2000 nel Portion 3 & Tu undation lage 2 - Southern 9BB-T34-1230C S9B-T34-1230C S9B-T34-1250A S9B-T34-1250B S9B-T34-1250C	Tunnel portion 2 Pump Test rks Tunnel portion 2 ELSW excavation (62,50 <b>unnel Portion 4 (CH3630-CH3790)</b> Wall after HHR Flyover Diversion (Stage Pre-grouting & Guidewall for P147-P154 Existing 450mm Stormwater Drain Diversi Bored Pile Construction along HHR slow lane D-wall Construction along HHR slow lane	1) (C130A-P131; P144-C154) on (pile; 1 Rig) (C130A-P131; 8d/Panel) (P144-P146; 8d/Panel) (P147-C154; 6d/Panel) Remaining Work Summa	125 212 212 197 28 21 42 24 24 24 48	125 122 122 25 21 41 24 24 24 48	11-Nov-13A           11-Nov-13A           11-Feb-14A           11-Feb-14A           17-Feb-14A           16-Apr-14A           20-Apr-14           20-Apr-14           31-Jul-14           CEDD CO           ppment Pha	16-Sep-14 16-Sep-14 14-May-14 17-May-14 17-May-14 13-May-14 13-May-14 16-Sep-14 NTRACT No ase II - Cent	-158 -170 -276 -222 -100 -368 -368 -368 -353 O. HK/20 cral-Wan	HK Working Day Calendar Day Calendar Day Calendar Day Calendar Day 009/02	Date 20-Apr-14	3MRP	Re		Exis
undation sold 2 - Southern sold 74 - 1230C sold 74 - 1230C sold 74 - 1230C sold 74 - 1230C sold 74 - 1250C sold 74 - 1	Tunnel portion 2 Pump Test rks Tunnel portion 2 ELSW excavation (62,50 <b>unnel Portion 4 (CH3630-CH3790)</b> Wall after HHR Flyover Diversion (Stage Pre-grouting & Guidewall for P147-P154 Existing 450mm Stormwater Drain Diversi Bored Pile Construction (PS30-PS32; 14d D-wall Construction along HHR slow lane D-wall Construction along HHR slow lane D-wall Construction along HHR slow lane	1) (C130A-P131; P144-C154) on (pile; 1 Rig) (C130A-P131; 8d/Panel) (C130A-P131; 8d/Panel) (P144-P146; 8d/Panel) (P147-C154; 6d/Panel) Remaining Work Summa	125 212 212 197 28 21 42 24 24 24 48 Wan Chai D	125 122 122 25 21 41 24 24 48	11-Nov-13A 11-Nov-13A 11-Feb-14A 11-Feb-14A 17-Feb-14A 16-Apr-14A 20-Apr-14 20-Apr-14 31-Jul-14 CEDD CO pment Pha Cha	16-Sep-14 16-Sep-14 16-Sep-14 14-May-14 17-May-14 13-May-14 13-May-14 13-May-14 16-Sep-14 NTRACT No ase II - Cent ii East (Con	-158 -170 -276 -222 -100 -368 -368 -368 -353 O. HK/20 tral-Wan tract 2)	HK Working Day Calendar Day Calendar Day Calendar Day Calendar Day 009/02	Date 20-Apr-14	3MRP	Re		Exis

-	CR	GL 、	JOI	NT	V	/El	N	TU	RE	
2014										
	Ju 54				ul 5				Aug 56	
alk	vav - GL7	-23 (Type 2F	3);- Exca	ation a	ona	Bulkhea	id V	Vall to	2mPD	
		Temp Cov	ered Wa	kway -	GL7-	23 (Ту	be 2	2B) - D	Wall Trin	nmi
			Temp C	overed	Valk	vay⊦o	ptin	g & Dr	GL7-23	ذاذ
			-						ig & Dra	
					_			,	Temp	
								<mark>.</mark>	-	
								Č		
		al Submissio	n & Appr	oval						
& Te	sting for F	Roof Slab								
er pr	oofing									
			-							
$\square$										
er pr	oofing									
1	····×···			1						
ar or	oofing									
a pi	oofing									
er pr	pofing									
er pr	pofing									
erpr	oofing		- <u></u>							
	g									
	bar Fixing									
t)- ist)	Formwor Concret	۲ م								
/		g & Formwoi	rk Remo	val						
erpr	oofing		· <del>\</del>							
er pr	oofing									
ofin	g									
	0 2 Da 1	Dilo wa-l	DC15 0	DC16 /4	1.4%-	0.1-				
otag	e ∠ Bored	Pile works -	rfunnel p			-	s)			
				101 1011 2		, 100l				
			-	L=						
			-							
Guid	ewall for F	147-P154	-							
_		r Drain Dive	rsion							
		struction (P								
		slow lane (0								
	nong HHF	slow lane (F	- (44-1/14	+ο, δά/Ρ	anel)					
neck	ed A	pproved	:							
						ge 3				
				K filter				-		
			Print	on: 27	′-Ap	or-14 1	12:4	40		
			1							

### CEDD CONTRACT HK/2009/02

rity ID	Activity Name	OD	RD	Start	Finish	Total Float	Calendar		Apr		1		Ma	ay	
									52				5	3	$\square$
	Wall after TWCR4 Reclamation (C88-C105)	186		11-Nov-13 A	30-Jul-14	-147	Calendar Day						THOP	1	
S9B-T34-1410	Pre-drilling at TWCR4	35		11-Nov-13 A	21-Apr-14	-89	Calendar Day			<b>–</b> P	re-dru	iling at	TWCR4		
S9B-T34-1420C	Pre-grouting & Guide Wall Construction for P100-C105	21	14		03-May-14	-217	Calendar Day						e-grouti	ng & Guio	de vvali grouting
S9B-T34-1420B	Pre-grouting & Guide Wall Construction for C88-P96	28 24	28	28-Mar-14 A	17-May-14	-333	Calendar Day							Pre-g	routing
S9B-T34-1430A S9B-T34-1440F	D-wall Construction at TWCR4 (P97-P99; 8d/Panel)	14	24	14-May-14	06-Jun-14	-368	Calendar Day								
	Bored Pile Construction (PN27; 14d/pile)	54	14	31-May-14	13-Jun-14	-100 -353	Calendar Day							1	
S9B-T34-1430B	D-wall Construction at TWCR4 (C88-P96; 6d/Panel) IR Flyover Diversion (Stage 2)	54 118	54 118	07-Jun-14 22-Apr-14	30-Jul-14 11-Sep-14	-353	Calendar Day					+		₽ <b></b> -	
Bridge 1	in riyover Diversion (Stage 2)	37	37	07-Jun-14	21-Jul-14	-276								1	
S9B-TTA-1000	Excavation & D-Wall Modification for Supporting Bridge 1	21	21	07-Jun-14	02-Jul-14	-294	HK Working Day							1	
S9B-TTA-1000	Overall Excavation to +1mPD	7	7	03-Jul-14	10-Jul-14	-295	HK Working Day							1	
S9B-TTA-1300	Installation of S1 Strut & Bracing	7	7	11-Jul-14	18-Jul-14	-295	HK Working Day							1	
S9B-TTA-1300	Installation of Bridge 1 spanning across CWB	3	3	19-Jul-14	21-Jul-14	-367	Calendar Day					<u>+</u>		r <mark>-</mark>	
Bridge 2		34	34	14-May-14	23-Jun-14	-286	Galcildai Day							1	
S9B-TTA-2000	D-Wall Modification for Supporting Bridge 2	14	14	14-May-14	29-May-14	-281	HK Working Day						╘╺╸		
S9B-TTA-2100	Excavation & Installation of S1 Strut	12	12	30-May-14	13-Jun-14	-281	HK Working Day					1	-	í T	ਵੂ
S9B-TTA-2200	Installation of Bridge 2 spanning across CWB	5	5	19-Jun-14	23-Jun-14	-356	Calendar Day						I	1	
Bridge 3		42	42	28-Apr-14	18-Jun-14	-282	Galoridal Bay				;	<u>+</u>		(† <mark> </mark>	
S9B-TTA-3400	Steel Supporting Frame Erection for Bridge 3	30	30	28-Apr-14	04-Jun-14	-281	HK Working Day								
S9B-TTA-3500	Installation of Bridge 3 connecting with Existing HHR Flyover	14	14	05-Jun-14	18-Jun-14	-351	Calendar Day				( T				
At-Grade Roadwo		118	118	22-Apr-14	11-Sep-14	-278	calondar Day						I		
S9B-TTA-4150	Concrete Deck & Steel Deck on Exiisting Box Culvert O Bay 17 - Bay 19	35	35	22-Apr-14	04-Jun-14	-285	HK Working Day					<u></u>			أسلس
S9B-TTA-4100	At-Grade Temp Roadworks, Drainage & Furniture Installation in TWCR4 Area	45	45	07-Jun-14	30-Jul-14	-287	HK Working Day				;			[]	
S9B-TTA-4200	Road Furniture Installation & Pavement Works on Bridge 3	30	30	19-Jun-14	24-Jul-14	-282	HK Working Day						I	1	
S9B-TTA-4000	Road Furniture Installation & Pavement Works on Bridge 2	30	30	24-Jun-14	29-Jul-14	-286	HK Working Day						I	1	
S9B-TTA-4300	Road Furniture Installation & Pavement Works on Bridge 1	15	15	22-Jul-14	07-Aug-14	-294	HK Working Day						I	1	
S9B-TTA-4300	Diversion of Traffic to Steel Bridges & TWCR4 (Stage 2 TTA)	0	0	22-Jul- 14	07-Aug-14 07-Aug-14	-294	Calendar Day						I	1	
S9B-TTA-4400	Demolish of Approach Ramp of Existing HHR Flyover for D-Wall Construction	24	24	08-Aug-14	07-Aug-14 04-Sep-14	-300	HK Working Day				<u></u> { -;	÷		r <mark>-</mark>	
S9B-TTA-4600	Utility Diversion for D-Wall near Existing HHR Flyover Approach Ramp	35	35	08-Aug-14	11-Sep-14	-234	Calendar Day						I	1	
	rks - Remainder of Works	137	113		04-Sep-14	-347	Calendar Day						I	1	
				•			O de a de a De						I	1	
Marine Works at WCR		66	35		24-May-14	-405	Calendar Day					<u>.</u>	6 E 1 - 1 - 1 -		
S11-R2-1600	Removal of Existing SHK Pump House M&E equipment	7	5		24-Apr-14	-405	Calendar Day	·····			Ren	noval of	Existing	SHK Pu	Imp Hp
S11-R2-1800B	Complete remaining reclamation at WCR2 (Stage 2) - Remaining at WCR2	30	30	25-Apr-14	24-May-14	-405	Calendar Day								-comp
Marine Works at WCR		113	113	20-Apr-14	04-Sep-14	-237	O de la sela se Da							1	
S11-R3-1100	Mobilisation of Dredger of 1st Stage Dredging	2	2	•	21-Apr-14	-300	Calendar Day				ODIIS	ation of	Dreage	r of 1st S	stage p
S11-R3-1200	Advanved Dredging at Permanent Seawall Area by Night Work (20,200m3 @ 250m3/d)	80	80	22-Apr-14	10-Jul-14	-300	Calendar Day					-			
S11-R3-1300	Advanced Rockfilling for Seawall by Night Work (24,000m3 @ 500m3/d)	48	48	11-Jul-14	04-Sep-14	-237	HK Working Day				<u>↓</u>  -↓	÷	!	+	
Demolition Works		42	42	20-Apr-14	31-May-14	-412	Calendar Day					<u>i                                     </u>			
S11-DEMO-1200	Advanced Works - Cutting Electricity Supply to existing WSD SWPS to HEC	42	42	20-Apr-14	31-May-14	-412	Calendar Day								
	Establishment Works	2375	861		27-Aug-16	0	Calendar Day						I	1	
	rks - Landscape Softworks in Area 8	90	90	20-Apr-14	18-Jul-14	-158	Calendar Day							1	
S8C-0010	Carry out landscape soft work on new ferry pier	90	90	20-Apr-14	18-Jul-14	-158	Calendar Day								
	rks - Establishment Works in Area 8	365	365	19-Jul-14	18-Jul-15	-158	Calendar Day						I	1	
S8D-0010	Carry out establishment work on new ferry pier	365	365	19-Jul-14	18-Jul-15	-158	Calendar Day						I	1	
	rks - Protection and Preservation of Existing Trees	2375	861	24-Feb-10 A	27-Aug-16	0	Calendar Day						I	1	
S12-0010	Protection and preservation of existing trees			24-Feb-10 A	27-Aug-16	0	Calendar Day			-	<b>-</b>				
SUMMARY PROGRA	MME	1071	437	25-Jul-12 A	30-Jun-15	-154	Calendar Day					1		L	
<b>CWB Tunnel Constru</b>	ction & Remaining Works (Section 9A, 9B, 10 & 11)	1071	437	25-Jul-12 A	30-Jun-15	-154	Calendar Day						I	1	
CWB Tunnel Works i	in WCR1	97	97	20-May-14	24-Aug-14	-869	Calendar Day					1	I	1	
SUM-CWB-14000	Backfilling for Tunnel Portion 1	97	97	20-May-14	24-Aug-14	-869	Calendar Day						I	┕╼	
CWB Tunnel Works i	in WCR2	865	231	25-Jul-12 A	06-Dec-14	52	Calendar Day						I	Ι.	
SUM-CWB-20000	Reclamation at WCR2	224	35	25-Jul-12 A	24-May-14	-405	Calendar Day								Recla
SUM-CWB-21000	Foundation for Tunnel Portion 2	366	41	27-Dec-12 A	30-May-14	61	Calendar Day								
SUM-CWB-22000	Pump Test & Excavation for Tunnel Portion 2	190	190	31-May-14	06-Dec-14	52	Calendar Day						I	1	└ <b>⊳</b> ╞
CWB Tunnel Works i	in WCR3	435	435	22-Apr-14	30-Jun-15	-413	Calendar Day					1	I	1	
SUM-CWB-30000	Reclamation at WCR3 & Ferry Pier Demolition (Except Water Channel Maintained for HK/2009/01)	435	435	22-Apr-14	30-Jun-15	-413	Calendar Day			╘	Þ				
CWB Tunnel Works i	in WCR4/TWCR4	457	321	11-Nov-13 A	06-Mar-15	-330	Calendar Day				<u>   </u>	1		L	
SUM-CWB-41000B	Foundation for Tunnel Portion 3&4 (except Eastern Bulkhead Wall)	457	321	11-Nov-13 A	06-Mar-15	-330	Calendar Day				<b>F</b>	<b></b>			
Reprovisioning of Ex	isting Facilities (Section 3, 4A, 4B, 4C, 5, 6, 7, 8A & 8B)	851	362	17-Dec-12 A	16-Apr-15	-371	Calendar Day				11	1			i
Reprovisioning of B	ox Culvert N (Section 7)	249	249	11-Aug-14	16-Apr-15	-1074	Calendar Day								
SUM-FAC-52000	VO116 - New Transformer Building to Ferry Pier	249	249	11-Aug-14	16-Apr-15	-1074	Calendar Day					[]			
Reprovisioning of W	/an Chai Ferry Pier & Covered Walkway (Section 8A & 8B)	463	179	17-Dec-12 A	15-Oct-14	-188	Calendar Day				LI				
	Ferry Pier ABWF Works	165	10	17-Dec-12 A	29-Apr-14	-19	Calendar Day					Ferry	Pier ABV	VF Work	s
SUM-FAC-62000	Feity Piel ADVVF WOIKS	155	10	H-DCC-IZA	207 (p) 14	10				_					
SUM-FAC-62000 SUM-FAC-65000	ABWF Works on Observation Deck under Section 8B	155		07-May-13 A	03-Jun-14	-144	Calendar Day				_	<u> </u>			



Summa... Remaining Work


Actual Work Summary Bar

Critical Remaining Work

• Milestone

CEDD CONTRACT NO. HK/2009/02 Wan Chai Development Phase II - Central-Wan Chai Bypass at Wan Chai East (Contract 2) 3-MONTH ROLLING PROGRAMME (dd 20-Apr-14)


Date	Revision	С
20-Apr-14	3MRP	
20-Feb-14	Baseline Prog	
	-	



SR8_DWP_1404_Apr_	_14		SR8 -	Layout for 3MRP_	201404							A	Appendix C.5						
Activity ID	Activity Name	Original Duration		Finish							201	4							
						Apr				Мау	201		Jun				Jul		Aug
HY/2010/08:	CWB-SR8 Three Months Rolling Programme_updated up to	201404	20					1											
Works in TS	3																		
TS3 East & We	est Reclamation Works																		
TS3E - Reclar	mation (Advance Works)																		
TS3E.MW.108	0 TS3E South - Dredging Works (Type 3)	19	07-May-14*	28-May-14							TS3E So	wth - Dre	ėdging ۱	Works (T	/pe 3)				
TS3E.MW.108	5 TS3E South - Dredging Works (Type 1 & 2)	28	29-May-14*	02-Jul-14										-		E Sout	th - Dredging	) Works	(Type 1 8
TS3E.MW.114	0 C15 - Complete TZ2 (Forecast Completion of TZ2)	0		31-May-14*							♦ C15 -	Comple	ete TZ2	(Forecas	t Completio	on of T	Z2)		
TS3E.MW.109	0 TS3E South - Rockfill + Levelling	20	23-Jun-14	16-Jul-14												-	📕 TS3Ε S	South - I	Rockfill + L
TS3E.MW.1110	0 TS3E South - Commence Water Intake Diversion	0	30-Jun-14*												♦ TS3E S	South -	Commence	Water	intake Div
TS3E.MW.110	0 TS3E South - Seawall Block Installation	48	08-Jul-14	01-Sep-14											I	<b></b>			
Works in SR	8 (Open Cut Method)									I         I         I           I         I         I           I         I         I           I         I         I           I         I         I		1 1 1	-						
SR8 - Cofferda	am & Cut & Cover Tunnel Works									I         I         I           I         I         I           I         I         I           I         I         I           I         I         I									
SR8 East Bou	und - (Seaside to Victoria Road / IEC Central Divider)									I         I         I           I         I         I           I         I         I           I         I         I           I         I         I									
TTA Stage 0 -	East Bound									I         I         I           I         I         I           I         I         I           I         I         I           I         I         I									
Stage 1A - Ea	ast Bound (Seaside) (Ref. DRG. No.CDD/SR8/082)							     		I         I         I           I         I         I         I           I         I         I         I           I         I         I         I           I         I         I         I		     							
SR8.EB.1050	0 Carry out Stage 1A TAM Grout	10	22-Apr-14*	03-May-14					Carr	y out Stage 1A TAM Gro	out								
Gas Mains									1										
SR8.EB.129	90 Backfill Trench	2	14-Apr-14 A	22-Apr-14			В	ackfill	French										
Stage 1B - Ea	ast Bound (Seaside) (Ref. DRG. No.CDD/SR8/082)																		
SR8.EB.1530	0 Pre-fabrication of Steel Traffic Deck	36	22-Apr-14*	05-Jun-14								Pre-fab	rication	of Steel T	raffic Deck	¢			
SR8.EB.1550	0 Re-Mobilise Rig / Plant to Seaside	4	23-Apr-14	26-Apr-14	_			Re	Mobilise F	Rig / Plant to Seaside									
SR8.EB.1400	0 Carry-out pretreatment for Stage 1B Sheet Pile	4	25-Apr-14	29-Apr-14					Carry-out	pretreatment for Stage	1B Shee	et Pile							
SR8.EB.121	0 Carry-out preboring for Stage 1B Sheet Pile	6	30-Apr-14	08-May-14						Carry-out preboring for	r Stage 1	B Sheet	Pile						
SR8.EB.1220	0 Carry-out Stage 1B Sheet Piling works	6	05-May-14	12-May-14						Carry-out Stage 1	B Sheet F	Piling wo	orks						
SR8.EB.1140	Carry out Pipe Piling Work (A21-A24,A24a,A24b, A34-A35, B2-B8, B14-B18) 20nos.	20	09-May-14	31-May-14							Carry	out Pipe	e Piling	Work (A2	1-A24,A24	1a,A241	b, A34-A35, I	B2-B8, '	B14-B18)
SR8.EB.125	0 Install King Post for Traffic Deck (8 nos.)	13	26-May-14	10-Jun-14								in In	stall Kin	g Post for	Traffic De	:ck (8 n	os.)		
SR8.EB.125	5 Carry-out Stage 1B TAM Grout + Jet Grouting (12nos)	6	30-May-14	06-Jun-14	_							Carry-	out Star	ge 1B TAI	√l Grout¦+	Jet Gro	outing (12nos	s)	
SR8.EB.126	0 Construct Traffic Deck and Temporary Road (including Road Marking & Traffic Signage)s	18	05-Jun-14	25-Jun-14	_							-	-		onstruct Tr	raffic D	eck and Tem	nporary	Rojad (inc
SR8.EB.156	0 Road Works (including site formation, construction of subbase, asphalt & wearing course)	16	11-Jun-14	28-Jun-14	_							-	-		Road Wo	orks (İn	cluding site f	formatic	n, constru
SR8.EB.127	0 Install Temporary Traffic Directional Signs for TTA Stage 1	6	30-Jun-14	07-Jul-14	_											Instal	I Temporary	Traffic I	Jirectiona
TTA Stage 1 -	East Bound							     		I I I I I I I I I I I I I I I I I I									
Stage 2 - Eas	st Bound (Ref. DRG. No.CDD/SR8/083)									1 I I 1 I 1 I 1 I 1 I 1 I 1 I 1 I									
	0 Implement TTA Stage 1 - Traffic Diversion at East Bound (DRG Ref. 4843/011/021E)	0	08-Jul-14		_											Imple	ement TTA S	Stage 1	- Traffic D
	5 Excavate Trench and Expose underground utilities (Carriage way)	8	08-Jul-14	16-Jul-14														Ē	ch and Ex
						i I		1											1
	Actual Work	Pa	ge 1 of 3								Date			Revi			Checked	Apr	proved
ात् देर क्ला	摩 建工理(再进) a 潤 公司 Remaining Work		-		0. 0	nol 144		-i P		-	20-Apr-1	<u>4 l</u>	Jpdatec	d to 20th A	.pr 2014		DML/WC		
	ATE CONSTRUCTION ENGRG, (HONG KONG) LTD,			o. HY/2010/0 Road 8 Sectio						Funnel +(Slip me									
					,			- 9 '	- gam										

	Actual Work	Page 1 of 3	Date	+
	Remaining Work		20-Apr-14	L
中國連幕工程(香港)有限公司 CHINA STATE CONSTRUCTION ENGRG. (HONG KONG) LTD.	Critical Remaining Work Milestone	Contract No. HY/2010/08: Central - Wanchai Bypass Tunnel +(Slip Road 8 Section) - 3 Months Rolling Progamme		

ty ID	Activity Name	Original Duration		Finish									2014		
					Apr			May					Jun		
SR8.EB.1320	Divert Gas Main to pre-laid Gas Main Pipe at Planter Area Gas Main Trough	18	17-Jul-14	06-Aug-14											1
SR8.EB.1325	Protect and Shift HV 22kv Cable on carraige way (as required)	18	17-Jul-14	06-Aug-14											
SR8.EB.1327	Cut and By pass Drainage to the next (existing) collection point (MH)	18	17-Jul-14	06-Aug-14											
SR8 West Bour	nd - Ch. 369.000 to 495.000 (Victoria Road / IEC Central Divider)														1
TTA Stage 0 (W	est Bound)					1						- - - -		1	1
Stage 1A - Wes	st Bound (Inside VP) (Ref. DRG. No.CDD/SR8/085)					1						1 1 1		1	1
SR8.WB.1080	Pipe Piling Work Row A (A119-A155) - 19nos	63	08-Jan-14 A	17-May-14		1 					Pipe F	- iling Wo	rk Row	A (A119	-A15
SR8.WB.1035.	1 Pipe Piling Works Row B (B83-B92, B101-B113) - 16nos	24	20-Feb-14 A	13-May-14		1 		-		Pip	e Piling	Works	Row B (I	883-B92	, B1
SR8.WB.1100	Install King Post for Traffic Deck (9nos)	18	12-Mar-14 A	17-May-14		1 1 1				-	Install	King Po	st for Tr	affic Dec	k (9r
Stage 1B - Wes	st Bound (Inside VP) (Ref. DRG. No.CDD/SR8/085)		<u> </u>									1		1	
SR8.WB.1230	Carry out Stage 1B Pipe Piling WorkA118, B93-B100 (9nos)	40	13-Mar-14 A	02-May-14					Carry	out Stage	a 1B Pip	e Piling '	Work A1	18, B93	B10
SR8.WB.1112	Carry out TAM Grout	30	24-Mar-14 A	21-May-14							c	Carry out	TAM G	rout	
SR8.WB.1250	Construction of Traffic Deck and Temporary Road	35	22-Apr-14*	04-Jun-14		1 1 1								onstruct	ion c
SR8.WB.1220	Carry out Stage 1B Sheet Pile Work	20	23-Apr-14*	17-May-14							Carry	out Stag	ge 1B Sł	heet Pile	Wor
SR8.WB.1260	Remove the Temporary Working Platform	6	27-May-14	04-Jun-14									R	emove t	he T
SR8.WB.1270	Construction Road Marking & Traffic Signage	3	05-Jun-14	07-Jun-14										Const	ructi
TA Stage 1 - W	/est Bound					1 1 1					1			1 1 1	
_	st Bound (Ref. DRG. No.CDD/SR8/086)					1 1 1						<u> </u> 		1	
	Implement Traffic Diversion TTA Stage 1 at West Bound	0	04-Jun-14										♦ In	plemen	t Tra
	Carry out Stage 2A Sheet Pile Work	17	04-Jun-14	23-Jun-14											
	Carry out Stage 2A Pipe Piling Work	56	17-Jun-14	21-Aug-14											
	0 to Ch.317.500 - (Inside Victoria Park to Tunnel Portal)			g				-						1 1 1	-
	ch.369.000 to Ch317.500 (Tunnel Portal) (Ref. DRG. No.CDD/SR8/087)					1		-						1 1 1	
SR8.VP.4010	Carry Out Stage 4 Sheet Pile Works	90	14-Apr-14 A	18-Aug-14											1
	RW & Subway Extension & Toe Wall at Hing Fat St		F									+			
	Subway Extension (Portion V)											+			
	at Tsing Fung Street (Portion V)														
VP_1215	Erection of Site Hoarding	26	22-Apr-14*	23-May-14								Frectio	n of Site	Hoardir	ha
VP_1205	Implement TTA	20	22-Apr-14 24-May-14	26-May-14					-				lement <sup>-</sup>	-	'y
											•		lement		
VP_1225	Pre-boring for Sheet Pile	12	27-May-14	10-Jun-14											e-bo
VP_1235	TFS New Ret. Wall -sheet pile (400 m2)	12	11-Jun-14	24-Jun-14											
VP_1240	TFS New Ret. Wall - excavation	42	25-Jun-14	13-Aug-14											
VP_1260	TFS New Ret. Wall - base slab	42	10-Jul-14	27-Aug-14											
etaining Wall	+ Toe Wall at Hing Fat Street														1



n			Jul	Aug				
				1 1 1	-			
				1 1 1		-		
					<u>;</u>			
155) - 19nos								
3101-B113) - 16	nos			1				
(9nos)								
100 (0)								
100 (9nos)				1				
n of Traffic Dock	and T	emporer	v Pood					
n of Traffic Deck	anu I	emporal	у коай	1				
/ork				1 1 1				
Temporary Wo	kina F	Platform						
ction Road Mark	ing &	Traffic Si	gnage					
				1 1 1	1	1		
				1 1 1				
				1 1 1				
raffic Diversion	TTA S	tage 1 a	t West E	aund				
				1	1			
Carry	out St	age 2A	Sheet P	ile worl	\$ 			
				1 1 1		-		
				1	-			
				1 1 1				
i i		i i		i	i	i		
				   	-			
boring for Sheet	Pile			1				
TES	New F	Ret. Wal	l-sheet	pile (40	(0 m2)			
				( · •	¦,			
				1	:			
						-		
Desit 1					۸	لحمروه		
Revision		1	DML/	cked	Арр	roved		
dated to 20th Ap	1 2014	•						

ctivity ID	Activity Name	Original Duration		Finish			2014
		Duration			Apr	 May	Jun
VP_1130	Site Possession Portion VIII (486d) (Slope along Hing fat St)	0	21-Jul-14				
VP_1700	Preparation and Site Hoarding	36	21-Jul-14	30-Aug-14			
Works in Vic	toria Park						
Re-Provisioning	g Works						
Bowling Gree	n Office						
BGO - Constru	uction Works						
VP_1150	BGO - Underground utilities & foundation works	36	19-Mar-14 A	21-May-14		BGO -	Underground utilities
VP_1180.01	BGO - Base Slab	24	22-May-14	19-Jun-14			
VP_1180.02	BGO - Walls	36	06-Jun-14	18-Jul-14			
VP_1180.03	BGO - Roof Slab + Plinths + Parapet	45	05-Jul-14	26-Aug-14			
Tree Transplan	ting at Portion XIV (Victoria Park Open Space)						
VP_1040	Tree Transplanting & Upkeep at Portion XIV	347	16-Oct-13 A	16-Dec-14			
Mooring Con	ponents Upkeep (CBTS and ATS)						
Works for Pu	blic Works Regional Laboratory (North Lantau)						
	ione works Regional Laboratory (North Lankau)						1

