



**CONTRACT NO: HK/2015/01**

**WANCHAI DEVELOPMENT PHASE II AND CENTRAL  
WANCHAI BYPASS  
SAMPLING, FIELD MEASUREMENT AND TESTING WORKS  
(STAGE 3)**

**ENVIRONMENTAL PERMIT NO. EP-356/2009,  
FURTHER ENVIRONMENTAL PERMIT NOS. FEP-02/356/2009,  
FEP-03/356/2009, FEP-04/356/2009 , FEP-06/356/2009 AND  
FEP-07/356/2009**

**MONTHLY ENVIRONMENTAL MONITORING & AUDIT REPORT**

**- SEPTEMBER 2016 -**

**CLIENTS:**

**Civil Engineering and Development  
Department**

**and**

**Highways Department**

**PREPARED BY:**

**Lam Geotechnics Limited**

11/F Centre Point  
181-185 Gloucester Road,  
Wanchai, H.K.

Telephone: (852) 2882-3939  
Facsimile: (852) 2882-3331  
E-mail: [info@lamenviro.com](mailto:info@lamenviro.com)  
Website: <http://www.lamenviro.com>

**CERTIFIED BY:**

Raymond Dai  
Environmental Team Leader

**DATE:**

14 October 2016

Ref.: AACWBIECEM00\_0\_8608L.16.docx

14 October 2016

AECOM Asia Company Limited  
Engineer's Representative's Office  
25 Hung Hing Road,  
Causeway Bay,  
Hong Kong

By Post and Fax (3912 3010)

Attention: Mr. Peter Poon

Dear Mr. Poon,

**Re: Contract No. HK/2015/01  
Wan Chai Development Phase II - Central-Wan Chai Bypass  
Sampling, Field Measurement and Testing Works (Stage 3)**

**Monthly Environmental Monitoring and Audit Report (September 2016)  
for EP-356/2009, FEP-02/356/2009, FEP-03/356/2009, FEP-  
04/356/2009, FEP-06/356/2009 and FEP-07/356/2009**

Reference is made to the Environmental Team's submission of the captioned Monthly Environmental Monitoring and Audit (EM&A) Report for September 2016 received by e-mail on 14 October 2016 for our review and comment.

Please be informed that we have no adverse comment on the captioned submission. We write to verify the captioned submission in accordance with Condition 3.4 in the captioned Environmental Permits.

Thank you very much for your kind attention and please do not hesitate to contact the undersigned should you have any queries.

Yours sincerely,



David Yeung  
Independent Environmental Checker

Encl.

Q:\Projects\AACWBIECEM00\Corr\AACWBIECEM00\_0\_8608L.16.docx

C.C.

HyD

CEDD

AECOM

AECOM

Lam

Attn: Mr. Eddy Wu

Attn: Mr. Stephen Lo

Attn: Mr. Frankie Fan

Attn: Mr. Conrad Ng

Attn: Mr. Raymond Dai

by fax: 2714 5289

by fax: 2577 5040

by fax: 2691 2649

by fax: 2691 2649

by fax: 2882 3331



**TABLE OF CONTENTS**

**1 INTRODUCTION.....9**

1.1 Scope of the Report.....9

1.2 Structure of the Report.....9

**2 PROJECT BACKGROUND .....11**

2.1 Background ..... 11

2.2 Scope of the Project and Site Description ..... 11

2.3 Division of the Project Responsibility..... 12

2.4 Project Organization and Contact Personnel ..... 13

**3 STATUS OF REGULATORY COMPLIANCE .....18**

3.1 Status of Environmental Licensing and Permitting under the Project ..... 18

**4 MONITORING REQUIREMENTS.....29**

4.1 Noise Monitoring.....29

4.2 Air Monitoring .....30

4.3 Water Quality Monitoring .....33

**5. MONITORING RESULTS .....38**

5.1 Noise Monitoring Results .....38

5.2 Air Monitoring Results.....41

5.3 Water quality monitoring Results.....43

5.4 Waste Monitoring Results .....49

**6. COMPLIANCE AUDIT .....55**

6.1 Noise Monitoring.....55

6.2 Air Monitoring .....55

6.3 Water Quality Monitoring .....57

6.4 Review of the Reasons for and the Implications of Non-compliance .....59

6.5 Summary of action taken in the event of and follow-up on non-compliance.....59

**7. CUMULATIVE CONSTRUCTION IMPACT DUE TO THE CONCURRENT PROJECTS.....60**

**8. ENVIRONMENTAL SITE AUDIT.....61**

**9. COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTION .....63**

**10. CONCLUSION.....64**

**LIST OF TABLES**

<b>Table I</b>	<b>Summary of Water Quality Monitoring Exceedances in Reporting Month</b>
<b>Table II</b>	<b>Summary of Enhanced Dissolved Oxygen Monitoring Exceedances in Reporting Month</b>
<b>Table 2.1</b>	<b>Schedule 2 Designated Projects under this Project</b>
<b>Table 2.2</b>	<b>Details of Individual Contracts under the Project</b>
<b>Table 2.3</b>	<b>Contact Details of Key Personnel</b>
<b>Table 3.1</b>	<b>Summary of the current status on licences and/or permits on environmental protection pertinent to the Project</b>
<b>Table 3.2</b>	<b>Cumulative Summary of Valid Licences and Permits under Contract no. HK/2009/01</b>
<b>Table 3.3</b>	<b>Summary of submission status under FEP-02/356/2009 Condition</b>
<b>Table 3.4</b>	<b>Cumulative Summary of Valid Licences and Permits under Contract no. HK/2009/02</b>
<b>Table 3.5</b>	<b>Summary of submission status under FEP-03/356/2009 Condition</b>
<b>Table 3.6</b>	<b>Cumulative Summary of Valid Licences and Permits under Contract no. HY/2009/15</b>
<b>Table 3.7</b>	<b>Summary of submission status under FEP-04/356/2009 Condition</b>
<b>Table 3.8</b>	<b>Cumulative Summary of Valid Licences and Permits under Contract no. HY/2009/19</b>
<b>Table 3.9</b>	<b><i>Cumulative Summary of Valid Licences and Permits under Contract no. HK/2012/08</i></b>
<b>Table 3.10</b>	<b><i>Summary of submission status under EP-356/2009 &amp; FEP-06/356/2009 Condition</i></b>
<b>Table 3.11</b>	<b><i>Cumulative Summary of Valid Licences and Permits under Contract no. HY/2010/08</i></b>
<b>Table 3.12</b>	<b><i>Summary of submission status under EP-356/2009 and FEP-07/356/2009 Condition</i></b>
<b>Table 4.1</b>	<b>Noise Monitoring Station</b>
<b>Table 4.2</b>	<b>Air Monitoring Station</b>
<b>Table 4.3</b>	<b>Marine Water Quality Stations for Water Quality Monitoring</b>
<b>Table 4.4</b>	<b>Marine Water Quality Monitoring Frequency and Parameters</b>
<b>Table 4.5</b>	<b>Marine Water Quality Stations for Enhanced Water Quality Monitoring</b>
<b>Table 5.1</b>	<b>Noise Monitoring Station for Contract nos. HK/2009/01, HK/2009/02</b>
<b>Table 5.2</b>	<b>Noise Monitoring Station for Contract no. HY/2009/15</b>
<b>Table 5.3</b>	<b>Noise Monitoring Station for Contract no. HY/2009/19</b>
<b>Table 5.4</b>	<b><i>Noise Monitoring Station for Contract no. HY/2010/08</i></b>
<b>Table 5.5</b>	<b><i>Air Monitoring Station for Contract no. HK/2009/01</i></b>
<b>Table 5.6</b>	<b><i>Air Monitoring Station for Contract no. HK/2009/02</i></b>
<b>Table 5.7</b>	<b><i>Air Monitoring Station for Contract no. HY/2009/15</i></b>
<b>Table 5.8</b>	<b><i>Air Monitoring Stations for Contract no. HY/2009/19</i></b>
<b>Table 5.9</b>	<b><i>Air Monitoring Stations for Contract no. HK/2012/08</i></b>
<b>Table 5.10</b>	<b><i>Air Monitoring Stations for Contract no. HY/2010/08</i></b>
<b>Table 5.11</b>	<b><i>Water quality monitoring Stations for contracts with respect to remaining DP3 work areas after the completion of DP5 &amp; DP6 in 2012 and intake diversion in 2013</i></b>
<b>Table 5.12</b>	<b>Water quality monitoring Stations for Contract no. HK/2009/01</b>
<b>Table 5.13</b>	<b>Water quality monitoring Stations for Contract no. HK/2009/02</b>
<b>Table 5.14</b>	<b><i>Water quality monitoring Stations for Contract no. HK/2012/08</i></b>
<b>Table 5.15</b>	<b>Water quality monitoring Stations for Contract no. HY/2009/15</b>
<b>Table 5.16</b>	<b><i>Enhanced Dissolved Oxygen Monitoring Stations for Contract no. HY/2009/15</i></b>
<b>Table 5.17</b>	<b><i>Water quality monitoring Station for Contract no. HY/2010/08</i></b>
<b>Table 5.18</b>	<b><i>Enhance Dissolved Oxygen Monitoring Stations for Contract no. HY/2010/08</i></b>
<b>Table 5.19</b>	<b><i>Details of Waste Disposal for Contract no. HK/2009/01</i></b>
<b>Table 5.20</b>	<b><i>Details of Waste Disposal for Contract no. HK/2009/02</i></b>
<b>Table 5.21</b>	<b><i>Details of Waste Disposal for Contract no. HY/2009/15</i></b>
<b>Table 5.22</b>	<b><i>Details of Waste Disposal for Contract no. HY/2009/19</i></b>
<b>Table 5.23</b>	<b><i>Details of Waste Disposal for Contract no. HK/2012/08</i></b>
<b>Table 5.24</b>	<b><i>Details of Waste Disposal for Contract no. HY/2010/08</i></b>
<b>Table 8.2</b>	<b>Summary of Environmental Inspections for Contract no. HK/2009/02</b>
<b>Table 8.4</b>	<b>Summary of Environmental Inspections for Contract no. HY/2009/19</b>
<b>Table 9.1</b>	<b>Cumulative Statistics on Complaints</b>
<b>Table 9.2</b>	<b>Cumulative Statistics on Successful Prosecutions</b>
<b>Table 10.1</b>	<b>Construction Activities and Recommended Mitigation Measures in Coming Reporting Month</b>

## LIST OF FIGURES

- Figure 2.1 Project Layout
- Figure 2.2 Project Organization Chart
- Figure 4.1 Locations of Environmental Monitoring Stations

## LIST OF APPENDICES

- Appendix 3.1 Environmental Mitigation Implementation Schedule
- Appendix 4.1 Action and Limit Level
- Appendix 4.2 Copies of Calibration Certificates
- Appendix 5.1 Monitoring Schedule for Reporting Month and Coming month
- Appendix 5.2 Noise Monitoring Results and Graphical Presentations
- Appendix 5.3 Air Quality Monitoring Results and Graphical Presentations, and Odour Patrol Results
- Appendix 5.4 Water Quality Monitoring Results and Graphical Presentations
- Appendix 6.1 Event Action Plans
- Appendix 6.2 Summary for Notification of Exceedance
- Appendix 9.1 Complaint Log
- Appendix 10.1 Construction Programme of Individual Contracts

## EXECUTIVE SUMMARY

- i. This is the Environmental Monitoring and Audit (EM&A) Monthly Report – [September 2016](#) for the Project of Wan Chai Development Phase II and Central-Wanchai Bypass under Environmental Permit no. EP-356/2009 and Further Environmental permit nos. FEP-02/356/2009, FEP-03/356/2009, FEP-04/356/2009, FEP-06/356/2009 and FEP-07/356/2009. This report presents the environmental monitoring findings and information recorded during the period of [27<sup>th</sup> August 2016 to 26<sup>th</sup> September 2016](#). The cut-off date of reporting is at 26<sup>th</sup> of each reporting month.

### Construction Activities for the Reported Period

- ii. During this reporting period, the major work activities for Contract no. HK/2009/01 included:
- [Nil](#)
- iii. During this reporting period, the major work activities for Contract no. HK/2009/02 included:
- [Nil](#)
- iv. During this reporting period, the major work activities for Contract no. HY/2009/15 included:
- [Reinstatement of vertical seawall at TPCWAE](#)
  - [Removal of temporary reclamation at TPCWAW](#)
  - [Diaphragm wall cutting works at TPCWAW](#)
  - [Reinstate the seawall at Portion XI](#)
- v. During this reporting period, the major work activities for Contract no. HY/2009/19 included:
- [Nil](#)
- vi. During this reporting period, the major work activities for Contract no. HK/2012/08 included:
- [Precast unit construction for Box 1 inside Dry dock](#)
  - [Construction of culvert L Bay 8, Bay 12 and Bay 13](#)
- vii. During this reporting period, the major work activities for Contract no. HY/2010/08.
- [Diversion pipe maintenance](#)
  - [Diaphragm Wall Removal Works](#)

### Noise Monitoring

- viii. With respect to the shift in major construction site portions at Wan Chai North, the noise monitoring station M1a – Harbour Sports Centre was finely adjusted from East of Harbour Road Sports Centre to West of Harbour Road Sports Centre on 21 June 2016.
- ix. [No action or limit level exceedance was recorded in this reporting month.](#)

- x. Noise monitoring during daytime and restricted hour were conducted at the stations M1a, M2b, M3a, M4b, M5b and M6 on a weekly basis in the reporting month.

Air Quality Monitoring

- xi. Due to interruption of electricity supply, the 24hr was rescheduled as follows: CMA5b monitoring station was rescheduled from 19 September 2016 to 20 September 2016.
- xii. The odour patrol along the odour route with 7 sniffing locations was conducted by a qualified odour patrol member on 13 September 2016 and 26 September 2016 at the concerned hours (afternoon for higher daily temperature). No action and limit level was recorded during this reporting month.
- xiii. Two 1hr TSP action level exceedance was recorded at CMA5b – Pedestrian Plaza on 14 and 26 September 2016 in the reporting month.
- xiv. 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring were conducted at CMA1b – Oil Street Site Office; CMA2a – Causeway Bay Community Center; CMA3a – CWB PRE Site Office Area; CMA4a – Society for the Prevention of Cruelty to Animals; CMA5b – Pedestrian Plaza; CMA6a – WDII PRE Site Office in the reporting month.

Water Quality Monitoring

- xv. As advised by the Contractor of HK/2009/01, all silt screen remains removal works at P1, P3, P4, P5 and C1 water quality monitoring stations were completed on 8 May 2016.
- xvi. With respect to the marine works undertaken at WCR3 by Contract HK/2009/02, the respective water quality monitoring station C1 associated with Contract HK/2009/01 was updated as in association with Contract HK/2009/01 and Contract HK/2009/02.
- xvii. With respect to the marine works undertaken at CBTS by Contract HY/2010/08, the respective water quality monitoring station C7 associated with Contract HY/2009/15 was updated as in association with Contract HY/2009/15 and Contract HY/2010/08.
- xviii. With respect to the marine works undertaken at HKCEC2 by Contract HK/2012/08, the respective water quality monitoring station WSD19, P1, P3, P4, and P5 were associated with Contract HK/2012/08.

**Table I Summary of Water Quality Monitoring Exceedances in Reporting Month**

Contract no.	Water quality monitoring Station	Mid-flood						Mid-ebb						
		DO		Turbidity		SS		DO		Turbidity		SS		
		AL	LL	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL	
HK/2009/01 & HK/2009/02	C1	0	0	0	1	0	0	0	0	0	0	0	0	0
HK/2012/08	WSD19	0	0	1	5	0	0	0	0	1	1	0	0	0
	P1	0	0	0	0	0	0	0	0	0	0	0	0	0
	P3	0	0	0	0	0	0	0	0	0	0	0	0	0
	P4	0	0	0	1	0	0	0	0	0	0	0	0	0
	P5	0	0	0	1	0	0	0	0	0	0	0	0	0
HK/2009/02	RW21-P789	0	0	2	0	0	0	0	0	0	0	0	0	0
HY/2009/15 & HY/2010/08	C7	0	0	0	1	0	0	0	0	0	0	0	0	0
<b>Total</b>		0	0	3	9	0	0	0	0	1	1	0	0	0



- Remarks: - The cessation of seawater intake operation for C6 was confirmed on 17 May 2011 and the water quality monitoring at C6 was then terminated since 17 May 2011.
- 4-week post construction water quality monitoring at WSD9, WSD10, WSD15 and WSD17 were completed on 6 Feb 2012 and the water quality monitoring at WSD 10 and WSD15 were temporary suspended since 8 Feb 2012, and WSD9 and WSD17 was implemented with respect to HK/2009/02 from 8 Feb 2012 onwards.
  - C8 and C9 were implemented with respect to HY/2009/19 from 28 Jan 2012.
  - C8 & C9 were temporary suspended since 4 March 2013.
  - WSD7 and WSD20 water quality monitoring were temporarily suspended from 27 Apr 2012.
  - C2, C3 C4e and C4w water quality monitoring station was temporarily suspended since 22 Apr 2013
  - P1, P3, P4 and P5 were commenced since 24 Apr 2013
  - C5e and C5w water quality monitoring station was temporarily suspended since 29 Jul 2013.
  - WSD21 water quality monitoring station was temporarily suspended since 12 Mar 2014
  - WSD9 and WSD17 water quality monitoring station was temporarily suspended since 8 Sep 2014 flood tide.
  - The water quality monitoring station C1 shall be associated with Contract No. HK/2009/02 upon commencement of marine works under DP3 at WCR3 area.

- xix. There were 4 action and 10 limit level of turbidity exceedances recorded in the reporting month.
- xx. Investigation found that the turbidity exceedances recorded in this reporting month were not related to Project works. The details of the recorded exceedance can be referred to the **Section 6.4**.
- xxi. Enhanced DO monitoring at 3 monitoring stations in Causeway Bay Typhoon Shelter and Ex-Public Cargo Works Area was conducted three days per week during the reporting period. The action and limit level exceedances of water quality monitoring are summarized in **Table II**.

**Table II Summary of Enhanced Dissolved Oxygen Monitoring Exceedances in Reporting Month**

Contract no.	Water quality monitoring Station	Mid-flood		Mid-ebb	
		DO		DO	
		AL	LL	AL	LL
HY/2009/15 & HY/2010/08	C6	0	0	0	0
HY/2009/15	Ex-WPCWA SW	0	1	0	3
	Ex-WPCWA SE	1	0	0	0
Total		1	1	0	3

Remarks:

1. Enhanced DO monitoring at Windsor House Cooling (Station Ref: C7) was temporarily suspended since 22 October 2014 with respect to the formation of temporary reclamation zone TS3 and to be resumed upon removal of the respective temporary reclamation zone.
2. Enhanced DO monitoring at Monitoring station at Ex-PCWAE was temporarily suspended from 31 August 2015 with respect to seawall reinstatement works and formation of active works area. The Enhance DO monitoring at Ex-PCWAE was resumed on 11 May 2016 due to completed section of seawall reinstatement works at Ex-PCWA.

- xxii. There was 1 action level and 4 limit level exceedances recorded for enhanced dissolved oxygen monitoring in this reporting month. Investigation found that the exceedance was not related to Project works. The details of the recorded exceedances can be referred to the **Section 6.4**.

Complaints, Notifications of Summons and Successful Prosecutions

- xxiii. There was no environmental complaint received in this reporting month.

Site Inspections and Audit

- xxiv. The Environmental Team (ET) conducted weekly site inspections for Contract nos. HK/2009/01, HK/2009/02, HY/2009/15, HY/2009/19, HK/2012/08 and HY/2010/08 under EP no. EP-356/2009 in the reporting month. Major observations and recommendations made during the audit sessions were rectified by the Contractors. No non-conformance was identified during the site inspections.

Future Key Issues

- xxv. In coming reporting month, the principal work activities of individual contracts are anticipated as follows:

[Contract no. HK/2009/01 – Wan Chai Development Phase II – Central –Wanchai Bypass at HKCEC](#)

- Nil

[Contract no. HK/2009/02 – Wan Chai Development Phase II – Central – Wan Chai Bypass at Wan Chai East](#)

- Nil

[Contract no. HY/2009/15 – Central-Wanchai Bypass – Tunnel \(Causeway Bay Typhoon Shelter Section\)](#)

- Removal of temporary reclamation at TPCWAW
- Reinstatement of existing seawall at TPCWAE
- Diaphragm wall cutting works at TPCWAW
- Reinstatement the seawall at Portion XI

[Contract no. HY/2009/19- Wan Chai Bypass Tunnel \(North Point Section\) and Island Eastern Corridor Link](#)

- Nil

[Contract no. HK/2012/08 – Wan Chai Development Phase II – Central- Wan Chai Bypass at Wan Chai West](#)



- Precast unit construction for Box 1 inside Dry dock
- Construction of culvert L Bay 8, Bay 12 and Bay 13

Contract no. HY/2010/08 –Central - Wan Chai Bypass (CWB) –Tunnel (Slip Road 8)

- Diversion pipe maintenance
- Diaphragm Wall Removal works

## 1 Introduction

### 1.1 Scope of the Report

- 1.1.1. Lam Geotechnics Limited (LGL) has been appointed to work as the Environmental Team (ET) under Environmental Permit no. EP-356/2009 and Further Environmental permit nos. FEP-02/356/2009, FEP-03/356/2009, FEP-04/356/2009, FEP-06/356/2009 and FEP-07/356/2009 to implement the Environmental Monitoring and Audit (EM&A) programme as stipulated in the EM&A Manual of the approved Environmental Impact Assessment (EIA) Report for Wan Chai Development phase II and Central-Wan Chai Bypass (Register No.: AEIAR-125/2008) and in the EM&A Manual of the approved EIA Report for Central-Wan Chai Bypass and Island Eastern Corridor Link (Register No. AEIAR-041/2001).
- 1.1.2. This report presents the environmental monitoring and auditing work carried out in accordance to the Section 10.3 of EM&A Manual and “*Environmental Monitoring and Audit Requirements*” under Particular Specification Section 27.
- 1.1.3. This report documents the finding of EM&A works for Environmental Permit no. EP-356/2009, Further Environmental Permit no. FEP-02/356/2009, FEP-03/356/2009, FEP-04/356/2009, FEP-06/356/2009 and FEP-07/356/2009 during the period of [27<sup>th</sup> August 2016 to 26<sup>th</sup> September 2016](#). The cut-off date of reporting is at 26<sup>th</sup> of each reporting month.

### 1.2 Structure of the Report

- Section 1**     **Introduction** – details the scope and structure of the report.
- Section 2**     **Project Background** – summarizes background and scope of the project, site description, project organization and contact details of key personnel during the reporting period.
- Section 3**     **Status of Regulatory Compliance** – summarizes the status of valid Environmental Permits / Licenses during the reporting period.
- Section 4**     **Monitoring Requirements** – summarizes all monitoring parameters, monitoring methodology and equipment, monitoring locations, monitoring frequency, criteria and respective event and action plan and monitoring programmes.
- Section 5**     **Monitoring Results** – summarizes the monitoring results obtained in the reporting period.
- Section 6**     **Compliance Audit** – summarizes the auditing of monitoring results, all exceedances environmental parameters.
- Section 7**     **Cumulative Construction Impact due to the Concurrent Projects** – summarizes the relevant cumulative construction impact due to the concurrent activities of the concurrent Projects.

- Section 8**     **Environmental Site Audit** – summarizes the findings of weekly site inspections undertaken within the reporting period, with a review of any relevant follow-up actions within the reporting period.
- Section 9**     ***Complaints, Notification of summons and Prosecution*** – summarizes the cumulative statistics on complaints, notification of summons and prosecution
- Section 10**    ***Conclusion***

## 2 Project Background

### 2.1 Background

- 2.1.1. “Wan Chai Development phase II and Central-Wan Chai Bypass” and “Central-Wan Chai Bypass and Island Eastern Corridor Link” (hereafter called “the Project”) are Designed Project (DP) under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). The Environmental Impact Assessment (EIA) Reports for Central-Wan Chai Bypass and Island Eastern Corridor Link (Register No. AEIAR-041/2001) and Wan Chai Development phase II and Central-Wan Chai Bypass (Register No.: AEIAR-125/2008) have been approved on 31 August 2001 and 11 December 2008 respectively.
- 2.1.2. The key purpose of Wan Chai Development Phase II (WDII) is to provide land at Wan Chai North and North Point for construction of the Central-Wan Chai Bypass and Island Eastern Corridor Link (CWB). Land formed under the project will be developed as a world-class waterfront promenade joining that at the new Central waterfront for public enjoyment.
- 2.1.3. There is a compelling and present need for the CWB to provide relief to the very congested east-west Connaught Road Central/Harcourt Road / Gloucester Road Corridor (the Corridor) which is currently operating beyond its capacity. The CWB will provide relief to the existing congestion along the Corridor and cater for the anticipated growth of traffic on Hong Kong Island. Without the CWB and its access roads, there will not be sufficient capacity to serve the heavy traffic demands at both strategic and local levels.

### 2.2 Scope of the Project and Site Description

- 2.2.1. The Project is located mainly in Wan Chai North, Causeway Bay and North Point, and is demarcated by Gloucester Road and Victoria Park Road to the south, Fenwick Pier Street to the west and Tong Shui Road Interchange to the east, as shown in ***Figure 2.1***.
- 2.2.2. The study area encompasses existing developments along the Wan Chai, Causeway Bay and North Point shorelines. Major land uses include the Hong Kong Convention & Exhibition Centre (HKCEC) Extension, the Wan Chai Ferry Pier, the ex-Wan Chai Public Cargo Working Area (ex-PCWA), the Royal Hong Kong Yacht Club (RHKYC), the Police Officers’ Club, the Causeway Bay Typhoon Shelter (CBTS) and commercial and residential developments.
- 2.2.3. The scope of the Project comprises:
- Land formation for key transport infrastructure and facilities, including the Trunk Road (i.e. CWB) and the associated slip roads for connection to the Trunk Road and for through traffic from Central to Wan Chai and Causeway Bay. The land formed for the above transport infrastructure will provide opportunities for the development of an attractive waterfront promenade for the enjoyment of the public
  - Reprovisioning / protection of the existing facilities and structures affected by the land formation works mentioned above
  - Extension, modification, reprovisioning or protection of existing storm water drainage outfalls, sewerage outfalls and water mains affected by the revised land use and land formation works mentioned above

- Upgrading of hinterland storm water drainage system and sewerage system, which would be rendered insufficient by the land formation works mentioned above
- Provision of the ground level roads, flyovers, footbridges, necessary transport facilities and the associated utility services
- Construction of the new waterfront promenade, landscape works and the associated utility services
- The Trunk Road (i.e. CWB) within the study area and the associated slip roads for connection to the Trunk Road.

2.2.4. The project also contains various Schedule 2 DPs that, under the EIAO, require Environmental Permits (Eps) to be granted by the DEP before they may be either constructed or operated. **Table 2.1** summarises the five individual DPs under this Project. [Figure 2.1](#) shows the locations of these Schedule 2 DPs.

**Table 2.1 Schedule 2 Designated Projects under this Project**

Item	Designated Project	EIAO Reference	Reason for inclusion
DP1	Central-Wanchai Bypass (CWB) including its road tunnel and slip roads	Schedule 2, Part I, A.1 and A.7	Trunk road and road tunnel more than 800 m in length
DP2	Road P2 and other roads which are classified as primary/district distributor roads	Schedule 2, Part I, A.1	Primary / district distributor roads
DP3	Reclamation works including associated dredging works	Schedule 2, Part I, C.1 and C.12	Reclamation more than 5 ha in size and a dredging operation less than 100 m from a seawater intake point
DP5	Wan Chai East Sewage Outfall	Schedule 2, Part I, F.5 and F.6	Submarine sewage pipelines with a total diameter more than 1,200 mm and include a submarine sewage outfall
DP6	Dredging for the Cross-harbour Water Mains from Wan Chai to Tsim Sha Tsui	Schedule 2, Part I, C.12	A dredging operation less than 100 m from a seawater intake point

### 2.3 Division of the Project Responsibility

2.3.1. Due to the multi-contract nature of the Project, there are a number of contracts sub-dividing the whole works area into different work areas to be commenced. Contractors of individual contracts will be required by the EP holder to apply Further Environmental Permits (FEP) such that the impact monitoring stations are sub-divided accordingly to facilitate the implementation of EM&A programme and to streamline the EM&A reporting for individual FEP holders correspondingly.

2.3.2. The details of individual contracts are summarized in **Table 2.2**.

**Table 2.2 Details of Individual Contracts under the Project**

Contract No.	Contract Title	Associated DP(s)	Construction Commencement Date
HK/2009/01	Wan Chai Development Phase II – Central –Wanchai Bypass at Hong Kong Convention and Exhibition Centre	DP3, DP6	23 July 2010
		DP1, DP2	25 August 2011
HK/2009/02	Wan Chai Development Phase II – Central – Wan Chai Bypass at WanChai East	DP3, DP5	5 July 2010
		DP1	26 April 2011
HY/2009/11	Wan Chai Development Phase II and Central – Wan Chai Bypass – North Point Reclamation	DP3	17 March 2010 (Completed)
HY/2009/15	Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section)	DP3	10 November 2010
		DP1	13 July 2011
HK/2010/06	Wan Chai Development Phase II-Central-Wan Chai Bypass over MTR Tsuen Wan Line	DP3	22 March 2011 (Completed)
04/HY/2006	Reconstruction of Bus Terminus near Man Yiu Street and Man Kwong Street	DP1	September 2010 (Completed)
HY/2009/17	Central – Wan Chai Bypass (CWB) at FEHD Whitfield Depot – Advanced piling works.	DP1	5 October 2010 (Completed)
HY/2009/18	Central – Wan Chai Bypass (CWB) – Central Interchange	DP1	21 April 2011
HY/2009/19	Central – Wanchai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link	DP1	24 March 2011
HK/2012/08	Wan Chai Development Phase II Central-Wan Chai Bypass at Wan Chai West	DP1,DP2, DP3	10 March 2014
HY/2010/08	Central- Wanchai Bypass Tunnel – Tunnel (Slip Road 8)	DP1, DP2, DP3	21 March 2013
HY/2011/08	Central-Wan Chai Bypass (CWB) – Tunnel Buildings, Systems and Fittings, and Works Associated with Tunnel Commissioning	DP1	8 October 2014

## 2.4 Project Organization and Contact Personnel

- 2.4.1. Civil Engineering and Development Department and Highways Department are the overall project controllers for the Wan Chai Development Phase II and Central-Wan Chai Bypass respectively. For the construction phase of the Project, Project Engineer, Contractor(s), Environmental Team and Independent Environmental Checker are appointed to manage and control environmental issues.
- 2.4.2. The proposed project organization and lines of communication with respect to environmental protection works are shown in **Figure 2.2**. Key personnel and contact particulars are summarized in **Table 2.3**:



**Table 2.3 Contact Details of Key Personnel**

Party	Role	Post	Name	Contact No.	Contact Fax
AECOM	Engineer's Representative for WDII	Principal Resident Engineer	Mr. Frankie Fan	2587 1778	2587 1877
	Engineer's Representative for CWB	Principal Resident Engineer	Mr. Peter Poon	3912 3388	3912 3010
Chun Wo – Leader Joint Venture	Contractor under Contract no. HK/2009/01	Project Manager	Mr. Simon Liu	9304 8355	2587 1878
		Site Agent	Mr. Andy Yu	9648 4896	
		Construction Manager	Mr. Terry Wong	9757 9846	
		Construction Manager	Mr. Wyman Wong	9627 2467	
		Construction Manager	Mr. Terry Tsang	6683 9394	
		Environmental Officer	Ms. Wendy Ng	9803 0057	
		Assistant Environmental Engineer	Miss. Connie Chan	6157 7057	
Chun Wo – CRGL Joint Venture	Contractor under Contract no. HK/2009/02	Project Manager	Mr. Paul Yu	3658-3085	2827 9996
		Quality & Environmental Manager	Mr. C.P. Ho	9191 8856	
China State Construction Engineering (HK) Ltd.	Contractor under Contract no. HY/2009/15	Project Director	Chris Leung	3557 6393	2566 2192
		Site Manager	Y Huo	3557 6368	
		Contractor's Representative	Rex Lau	3557 6405	
		Environmental Officer	Andy Mak	3557 6347	
Chun Wo – CRGL – MBEC Joint Venture	Contractor under Contract no. HY/2009/19	Project Manager	Rayland Lee	3758 6788	2570 8013
		Site Agent	David Lau	3758 8879	
		Deputy Site Agent	Eric Fong	6191 9337	
		Environmental Manager / Environmental Officer	M.H. Isa	9884 0810	
		Construction Manager (Marine)	Andy Chan	9879 4325	
		Construction Manager (Land)	Bear Ding	6483 6198	
		Operation Manager (Land)	Yung Kwok Wah	9834 1010	
China State-Leader JV	Contractor under Contract no. HK/2012/08	Project Director	C. N. Lai	9106 5806	2877 1522
		Project Manager	Eddie Chung	9189 8118	
		Site Agent	Keith Tse	9037 1839	

Party	Role	Post	Name	Contact No.	Contact Fax
		Environmental Officer	James Ma	9130 9549	
		Environmental Supervisor	Y. L. Ho	9856 5669	
China State	Contractor under Contract no. HY/2010/08	Project Director	Chris Leung	3467 4299	2566 8061
		Project Manager	Chan Ying Lun	3418 3001	
		Site Agent	Andrew Wong	3467 4371	
		Environmental Officer	Gabriel Wong	35576466	
		Environmental Supervisor	Desmond Ho Tsz Ho	3557 6466	
Leighton Joint Venture	Contractor under Contract no. HY/2011/08	Project Manager	Paul Evans	2823 1111	21406799
		Site Agent	Colman Wong	9730 0806	
		Environmental Officer	David Hung	9765 6161	
		Environmental Supervisor	Penny Yiu	2214 7738	
Ramboll Environ Hong Kong Limited	Independent Environmental Checker (IEC)	Independent Environmental Checker (IEC)	Mr. David Yeung	3465 2888	3465 2899
Lam Geotechnics Limited	Environmental Team (ET)	Environmental Team Leader (ETL)	Mr. Raymond Dai	2882 3939	2882 3331

2.4.3. For Contract no. HK/2009/01, the principal work activities in this reporting month included:

- Nil

2.4.4. For Contract no. HK/2009/02, the principal work activities in this reporting month included:

- Nil

2.4.5. For Contract no. HY/2009/15, the principal work activities in this reporting month included:

- [Reinstatement of vertical seawall at TPCWAE](#)
- [Removal of temporary reclamation at TPCWAW](#)
- [Diaphragm wall cutting works at TPCWAW](#)
- [Reinstate the seawall at Portion XI](#)

2.4.6. For Contract no. HY/2009/19, the principal work activity in this reporting month included:

- Nil

2.4.7. For Contract no. HK/2012/08, the principal work activity in this reporting month included:

- Precast unit construction for Box 1 inside Dry dock
- Construction of culvert L Bay 8, Bay 12 and Bay 13

2.4.8. For Contract no. HY/2010/08, no principal work activities this reporting month.

- Diversion pipe maintenance
- Diaphragm Wall Removal Works

2.4.9. In coming reporting month, the principal work activities of individual contracts are anticipated as follows:

Contract no. HK/2009/01 – Wan Chai Development Phase II – Central –Wanchai Bypass at HKCEC

- Nil

Contract no. HK/2009/02 – Wan Chai Development Phase II – Central – Wan Chai Bypass at Wan Chai East

- Nil

Contract no. HY/2009/15 – Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section)

- Removal of temporary reclamation at TPCWAW
- Reinstatement of existing seawall at TPCWAE
- Diaphragm wall cutting works at TPCWAW
- Reinstatement the seawall at Portion XI

Contract no. HY/2009/19- Wan Chai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link

- Nil

Contract no. HK/2012/08 – Wan Chai Development Phase II – Central- Wan Chai Bypass at Wan Chai West

- Precast unit construction for Box 1 inside Dry dock
- Construction of culvert L Bay 8, Bay 12 and Bay 13



Contract no. HY/2010/08 –Central - Wan Chai Bypass (CWB) –Tunnel (Slip Road 8)

- [Diversion pipe maintenance](#)
- [Diaphragm Wall Removal Works](#)

### 3 Status of Regulatory Compliance

#### 3.1 Status of Environmental Licensing and Permitting under the Project

3.1.1. A summary of the current status on licences and/or permits on environmental protection pertinent to the Project is shown in **Table 3.1**.

**Table 3.1 Summary of the current status on licences and/or permits on environmental protection pertinent to the Project**

Permits and/or Licences	Reference No.	Issued Date	Status
Environmental Permit	EP-356/2009	30 Jul 2009	Valid
Environmental Permit	EP-364/2009	17 Aug 2009	Superseded
Environmental Permit	EP-364/2009/A	4 Aug 2010	Superseded
Environmental Permit	EP-364/2009/B	20 Sep 2012	Superseded
Environmental Permit	EP-364/2009/C	11 Jul 2014	Superseded
Environmental Permit	EP-364/2009/D	24 Nov 2016	Valid
Environmental Permit	EP-376/2009	13 Nov 2010	Valid
Further Environmental Permit	FEP-01/356/2009	18 Feb 2010	Surrendered
Further Environmental Permit	FEP-02/356/2009	24 Mar 2010	Valid
Further Environmental Permit	FEP-03/356/2009	24 Mar 2010	Valid
Further Environmental Permit	FEP-04/356/2009	22 Nov 2010	Valid
Further Environmental Permit	FEP-05/356/2009	24 Mar 2011	Surrendered
Further Environmental Permit	FEP-01/364/2009	24 Mar 2010	Valid
Further Environmental Permit	FEP-02/364/2009	21 Apr 2010	Valid
Further Environmental Permit	FEP-03/364/2009	12 Jul 2010	Surrendered
Further Environmental Permit	FEP-04/364/2009/A	14 Oct 2010	Surrendered
Further Environmental Permit	FEP-05/364/2009/A	15 Nov 2010	Valid
Further Environmental Permit	FEP-06/364/2009/A	22 Nov 2010	Valid
Further Environmental Permit	FEP-07/364/2009/B	20 Sep 2012	Surrendered
Further Environmental Permit	FEP-07/364/2009/D	24 Nov 2015	Valid
Further Environmental Permit	FEP-08/364/2009/A	15 Jun 2012	Surrendered
Further Environmental Permit	FEP-06/356/2009	5 Mar 2013	Valid
Further Environmental Permit	FEP-07/356/2009	26 July 2013	Valid

Permits and/or Licences	Reference No.	Issued Date	Status
Further Environmental Permit	FEP-09/364/2009/B	5 March 2013	Valid
Further Environmental Permit	FEP-10/364/2009/B	26 July 2013	Valid
Further Environmental Permit	FEP-11/364/2009/B	2 May 2014	Valid

3.1.2. Due to the multi-contract nature of the Project, the status of permits and/or licences under the individual contract(s) are presented as below:

Contract no. HK/2010/06 – Wan Chai Development Phase II – Central – Wan Chai Bypass over MTR Tsuen Wan Line under FEP-05/356/2009

3.1.3. The construction works were completed and the FEP-05/356/2009 was surrendered by the Contractor on 3 October 2014.

Contract no. HK/2009/01 – Wan Chai Development Phase II – Central –Wanchai Bypass at HKCEC

3.1.4. Summary of the current status on licences and/or permits on environmental protection pertinent and submission for contract no. HK/2009/01 under FEP-02/356/2009 are shown in **Table 3.2** and **Table 3.3**.

**Table 3.2 Cumulative Summary of Valid Licences and Permits under Contract no. HK/2009/01**

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Further Environmental Permit	FEP-02/356/2009	24 Mar 2010	N/A	Valid
	FEP-02/364/2009	21 Apr 2010	N/A	Valid
Notification of Works Under APCO	313088	06 Jan 2010	N/A	Valid
Construction Noise Permit (CNP) for non-piling equipment	GW-RS0384-16	19 Apr 2016	22 Apr 2016 to 19 Oct 2016	Valid
	GW-RS0435-16	03 May 2016	08 May 2016 to 07 Nov 2016	Valid
	GW-RS0482-16	17 May 2016	19 May 2016 to 18 Nov 2016	Valid
	GW-RS0486-16	17 May 2016	19 May 2016 to 18 Nov 2016	Valid
	GW-RS0488-16	17 May 2016	19 May 2016 to 18 Nov 2016	Valid

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
	GW-RS0492-16	20 May 2016	23 May 2016 to 22 Nov 2016	Valid
	GW-RS0493-16	20 May 2016	23 May 2016 to 22 Nov 2016	Valid
	GW-RS0495-16	20 May 2016	19 May 2016 to 18 Nov 2016	Valid
	GW-RS0592-16	13 Jun 2016	15 Jun 2016 to 12 Dec 2016	Valid
	GW-RS0636-16	20 Jun 2016	21 Jun 2016 to 19 Dec 2016	Valid
	GW-RS0822-16	28 Jul 2016	7 Aug 2016 to 31 Jan 2017	Valid
Discharge Licence	WT00024952-2016	6 Jul 2016	31 Jul 2021	Valid
	WT00024844-2016	29 Jun 2016	31 Mar 2020	Valid
Billing account under Waste Disposal Ordinance	7010069	21 Jan 2010	N/A	Valid
Registration as a Chemical Waste Producer	WPN5213-134-C3585-01	21 Jan 2010	N/A	Valid
Dumping Permit (Type 1 – Open Sea Disposal)	-	-	-	-
Dumping Permit (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal)	-	-	-	-

**Table 3.3 Summary of submission status under FEP-02/356/2009 Condition**

EP Condition	Submission	Date of Submission
Condition 2.6	Management Organization of Main Construction Companies	13 Apr 2010
Condition 2.7	Works Schedule and Location Plan	8 Apr 2010
Condition 2.8	Silt Curtain Deployment Plan (Rev. 5)	24 Aug 2012

EP Condition	Submission	Date of Submission
	Silt Curtain Deployment Plan (Rev. 4)	12 July 2012
	Silt Curtain Deployment Plan (Rev. 3)	27 June 2012
	Silt Curtain Deployment Plan	19 Apr 2010
Condition 2.9	Silt Screen Deployment Plan (Rev. 9)	5 Nov 2015
	Silt Screen Deployment Plan (Rev. 8)	7 Sep 2015
	Silt Screen Deployment Plan (Rev. 7)	21 Nov 2014
	Silt Screen Deployment Plan (Rev. 6)	20 Aug 2014
	Silt Screen Deployment Plan (Rev.5)	24 Jul 2013
	Silt Screen Deployment Plan (Rev.4)	15 Nov 2012
	Silt Screen Deployment Plan	19 Apr 2010
Conditions 2.8 and 2.9	Supplementary Document on Silt Curtain and Silt Screen Deployment Plan	19 Jul 2010
	Report on Field Testing for Silt Curtain	26 Aug 2010
	Report on Field Testing for Silt Curtain (Rev. A)	15 Nov 2010
Condition 2.12(d)	Alternative Proposal on Concurrent Dredging for Sewage Pipeline and Cross Harbour Water Mains	15 Apr 2011
Condition 2.17	Noise Management Plan	23 Apr 2010
Condition 2.18	Landscape Plan (Erection of Decorative Screen Hoarding along Construction Site around Hong Kong Exhibition and Convention Centre)	15 May 2010
	Landscape Plan (Night-time Lighting)	22 Oct 2010
	Landscape Plan (Rev. B)	15 Nov 2010
Condition 1.12	Notification of Commencement Date	20 Jun 2011
Condition 2.6 to 2.8	Management Organization, Works Schedule and Location Plan	18 May 2011
Condition 2.9	Silt Screen Deployment Plan	10 Jun 2011
Condition 2.18	Landscape Plan	31 Oct 2013



Contract no. HK/2009/02 – Wan Chai Development Phase II – Central – Wan Chai Bypass at WanChai East

3.1.5. Summary of the current status on licences and/or permits on environmental protection pertinent and submission for contract no. HK/2009/02 under FEP-03/356/2009 are shown in **Table 3.4** and **Table 3.5**.

**Table 3.4 Cumulative Summary of Valid Licences and Permits under Contract no. HK/2009/02**

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Further Environmental Permit	FEP-03/356/2009	24 Mar 2010	N/A	Valid
	FEP-01/364/2009	24 Mar 2010	N/A	Valid
Notification of Works Under APCO	313962	2 Feb 2010	N/A	Valid
Construction Noise Permit (CNP) for non-piling equipment	GW-RS0390-16	22 Apr 2016	27 Apr 2016 to 26 Oct 2016	Cancelled
	GW-RS0399-16	27 Apr 2016	27 Apr 2016 to 26 Oct 2016	Valid
	GW-RS0593-16	13 Jun 2016	15 Jun 2016 to 12 Dec 2016	Valid
	GW-RS0803-16	28 Jul 2016	30 Jul 2016 to 27 Jan 2017	Valid
	GW-RS0926-16	5 Sep 2016	07/9/2016 to 04/3/2017	Valid
	GW-RS0985-16	19/9/2016	20/9/2016 to 18/3/2017	Valid
Discharge Licence	WT00022295-2015	12 Aug 2015	31 July 2020	Valid
Billing Account under Waste Disposal Ordinance (Land)	7010255	10 Feb 2010	N/A	Valid
Billing Account under Waste Disposal Ordinance (Marine)	7011496	6 Oct 2010	N/A	Valid
Registration as Chemical Waste Producer (Wan Chai)	WPN5213-135-C3 593-01	10 Mar 2010	N/A	Valid
Registration as Chemical Waste Producer (TKO 137)	WPN5213-839-C3 593-02	22 Sep 2010	N/A	Valid
Dumping Permit (Type 1 – Open Sea Disposal)	EP/MD/17-041	23 Jun 2017	01 Jul 2016 to 31 Dec 2016	Valid

**Table 3.5 Summary of submission status under FEP-03/356/2009 Condition**

EP Condition	Submission	Date of Submission
Condition 1.12	Commencement Date of Construction of Marine Works	8 April 2010

<b>EP Condition</b>	<b>Submission</b>	<b>Date of Submission</b>
Condition 2.6	Management Organization of Main Construction Companies	10 April 2010
Condition 2.7	Works Schedule and Location Plans	8 April 2010
Condition 2.8	Silt Curtain Deployment Plan (Revision A)	20 April 2010
	Silt Curtain Deployment Plan (Revision B)	25 May 2010
	Silt Curtain Deployment Plan (Revision C)	14 Jun 2010
	Silt Curtain Deployment Plan (Revision H)	15 Feb 2011
	Silt Curtain Deployment Plan (Revision I)	17 Nov 2011
	Silt Curtain Deployment Plan (Revision J)	15 Feb 2012
	Silt Curtain Deployment Plan (Revision K)	3 May 2012
	Silt Curtain Deployment Plan (Revision L)	25 Oct 2012
	Silt Curtain Deployment Plan (Revision M)	30 Nov 2012
Condition 2.9	Silt Screen Deployment Plan	21 April 2010
	Supplementary Information for Existing WSD Salt Water Intakes at Quarry Bay and Sai Wan Ho	5 Oct 2010
	Silt Screen Deployment Plan (Revision B)	15 Feb 2012
	Silt Screen Deployment Plan (Revision C)	3 May 2012
	Silt Screen Deployment Plan (Revision D)	10 Dec 2012
Condition 2.17	Noise Management Plan	6 May 2010
Condition 2.18	Landscape Plan (Decorative Screen Hoarding)	11 May 2010
	Landscape Plan (Control of Night Time Lighting)	2 June 2010
	Landscape Plan (Combined Version)	20 July 2011
	Landscape Plan (Combined Version)	5 Aug 2011
-----	Acknowledge of Submission	22 Aug 2011

Contract no. HY/2009/15 – Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section)

3.1.6. Summary of the current status on licences and/or permits on environmental protection pertinent and submission for contract no. HY/2009/15 under FEP-04/356/2009 are shown in **Table 3.6** and **Table 3.7**.

**Table 3.6 Cumulative Summary of Valid Licences and Permits under Contract no. HY/2009/15**

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Further Environmental Permit	FEP-04/356/2009	22 Nov 2010	N/A	Valid
Notification of Works Under APCO	321822	24 Sep 2010	N/A	Valid
Construction Noise Permit (CNP) for concreting works at Eastern Breakwater of CBTS	GW-RS0233-16	14 Mar 2016	14 Mar 2016 to 10 Sep 2016	Expired
	GW-RS0889-16	23 Aug 2016	11 Sep 2016 to 10 Mar 2017	Valid
Construction Noise Permit (CNP) for reclamation and d-wall works at Ex-PCWA	GW-RS0235-16	10 Mar 2016	12 Mar 2016 to 8 Sep 2016	Expired
	GW-RS0884-16	23 Aug 2016	8 Sep 2016 to 7 Mar 2017	Valid
Registration as a Chemical Waste Producer	WPN5213-147-C116 9-35	15 Nov 2010	N/A	Valid
Billing Account under Waste Disposal Ordinance	7011553	30 Sep 2010	N/A	Valid
Billing Account under Waste Disposal Ordinance (Disposal by Vessel)	7011761	14 Apr 2016	17 Jul 2016 to 16 Oct 2016	Valid
Dumping Permit (Type 1 – Open Sea Disposal (Dedicated Site) and Type 2 – Confined Marine Disposal)	EP/MD/17-076	5 Aug 2016	14 Aug 2016 to 13 Sep 2016	Expired

**Table 3.7 Summary of submission status under FEP-04/356/2009 Condition**

FEP Condition	Submission	Date of Submission
Condition 2.6	Management Organization of Main Construction Companies	30 Sep 2010
	Amendment for Management Organization of Main Construction Companies	16 May 2011

FEP Condition	Submission	Date of Submission
Condition 2.7	Works Schedule and Location Plans	27 Oct 2010
	Amendment for Works Schedule and Location Plans	12 Nov 2010
Condition 2.8	Silt Curtain Deployment Plan	30 Nov 2010
	Amendment for Silt Curtain Deployment Plan	24 Feb 2011
	Amendment for Silt Curtain Deployment Plan	11 May 2011
	Amendment for Silt Curtain Deployment Plan	11 Sep 2012
	Amendment for Silt Curtain Deployment Plan	30 Oct 2012
Condition 2.9	Silt Screen Deployment Plan	19 Oct 2010
	Amendment for Silt Screen Deployment Plan	18 Feb 2011
	Amendment for Silt Screen Deployment Plan	15 Jun 2011
Condition 2.18	Proposal for the Removal of Odorous Sediment and Slime	13 Jan 2011
	Amendment for Proposal for the Removal of Odorous Sediment and Slime	8 Mar 2011
	Amendment for Proposal for the Removal of Odorous Sediment and Slime	2 Aug 2011
Condition 2.21	Landscape Plan	18 Feb 2011
Condition 2.23	Noise Management Plan	20 Oct 2010
	Amendment for Noise Management Plan	27 Jan 2011

3.1.7. Implementation status of the recommended mitigation measures during this reporting period is presented in **Appendix 3.1**.

Contract no. HY/2009/19 – Central- Wan Chai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link

3.1.8. Summary of the current status on licences and/or permits on environmental protection pertinent for contract no. HY/2009/19 is shown in **Table 3.8**

**Table 3.8 Cumulative Summary of Valid Licences and Permits under Contract no. HY/2009/19**

Permit / Licence / Notification / Approval	Reference No.	Issued Date	Valid Period / Expiry date	Status
Further Environmental Permit	FEP-07/364/2009/D	24 Nov 2015	Granted	Valid
Notification of Works Under APCO	326160	24 Jan 2011	Notified	Valid
Construction Noise Permit (CNP) (For Portion Vi Marine)	GW-RS0551-16	1 Jun 2016	18 Jun 2016 to 17 Dec 2016	Valid
Discharge License (Sea)	WT00010865-2011	03 Nov 2011	30-Nov-16	Valid
C&D Waste Disposal	7012306	10 Feb 2011	Registered	-
Vessel Disposal	7013285	21 July 2011	Registered	-

Permit / Licence / Notification / Approval	Reference No.	Issued Date	Valid Period / Expiry date	Status
Registration as Chemical Waste Producer	5213-151-C3654-01	24 Mar 2011	Registered	-

Contract no. HK/2012/08 – Wan Chai Development Phase II – Central- Wan Chai Bypass at Wan Chai West

3.1.9. Summary of the current status on licences and/or permits on environmental protection pertinent and submission for contract no. HK/2012/08 under FEP-06/356/2009 are shown in **Table 3.9** and **Table 3.10**.

**Table 3.9 Cumulative Summary of Valid Licences and Permits under Contract no. HK/2012/08**

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Further Environmental Permit	FEP-06/356/2009	5 Mar 2013	N/A	Valid
	FEP-08/356/2009	1 Aug 2016	N/A	Valid
Notification of Works Under APCO	355439	4 Feb 2013	N/A	Valid
Registration as a Chemical Waste Producer	5213-134-C3790-01	30 Jun 2016	N/A	Valid
Billing Account under Waste Disposal Ordinance	7016883	18 Feb 2013	18 Jul 2017	Valid
Water Discharge Licence	WT00020594-2014	22 Dec 2014	31 Jan 2019	Valid
Construction Noise Permit	GW-RS0726-16	12 Jul 2016	14 Jul 2016 to 12 Jan 2017	Valid
	GW-RS00739-16	12 Jul 2016	14 Jul 2016 to 12 Jan 2017	Valid
	GW-RS0733-16	12 Jul 2016	14 Jul 2016 to 12 Jan 2017	Valid
	GW-RS0746-16	12 Jul 2016	14 Jul 2016 to 12 Jan 2017	Valid
	GW-RS0909-16	23 Aug 2016	26 Aug 2016 to 1 Oct 2016	Valid
	GW-RS0902-16	24 Aug 2016	26 Aug 2016 to 25 Feb 2017	Valid
Dumping Permit (Type 1 – Open Sea Disposal)	EP/MD/17-052	28 Jun 2016	1 Jul 2016 to 31 Dec 2016	Valid
Dumping Permit (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine disposal)	EP/MD/17-073	3 Aug 2016	8 Aug 2016 to 7 Sep 2016	Expired
	EP/MD/17-091	6 Sep 2016	12 Sep 2016 to 11 Oct 2016	Valid

**Table 3.10 Summary of submission status under EP-356/2009 and FEP-06/356/2009 Condition**

FEP Condition	Submission	Date of Submission
Condition 2.8	Silt Curtain Deployment Plan (Rev. 3)	Submitted on 25 Nov 2013 was returned to CSLJV by EPD.
Condition 2.9	Silt Screen Deployment Plan (Rev. 2)	Generally in order as commented by EPD on 19 Sep 2013
Condition 2.23	Noise Management Plan (Rev. 2)	Generally in order as commented by EPD on 15 Aug 2013
Condition 2.24	Landscape Plan (Rev. 3)	Generally in order as commented by EPD on 31 Oct 2013

Contract no. HY/2010/08 –Central - Wan Chai Bypass (CWB) –Tunnel (Slip Road 8)

- 3.1.10. Summary of the current status on licences and/or permits on environmental protection pertinent and submission for contract no. HY/2010/08 under FEP-07/356/2009 are shown in Table 3.11 and Table 3.12.

**Table 3.11 Cumulative Summary of Valid Licences and Permits under Contract no. HY/2010/08**

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Further Environmental Permit	FEP-07/356/2009	26 Jul 2013	NA	Valid
	FEP-10/364/2009/B	26 Jul 2013	NA	Valid
Notification of Works Under APCO	357176	2 Apr 2013	NIL	Valid
Registration as a Chemical Waste Producer	WPN5213-147-C11 69-44	27 Mar 2013	NIL	Valid
Billing Account under Waste Disposal Ordinance	7017170	27 Mar 2013	NIL	Valid
Billing Account under Waste Disposal Ordinance (Dumping by Vessel)	7020947	22 Dec 2014	NIL	Valid.
Water Discharge Licence	WT00020753-2015	3 Feb 2015	28 Feb 2017	Valid
Construction Noise Permit	GW-RW-0240-16	5 May 2016	4 May 2016 to 28 Oct 2016	Valid
Dumping Permit (Type 1 – Open Sea Disposal)	EP-MD-17-003	2 Jun 2016	2 Jun 2016 to 1 Dec 2016	Valid

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Dumping Permit (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine disposal)	--	--	--	--

**Table 3.12 Summary of submission status under EP-356/2009 and FEP-07/356/2009 Condition**

FEP Condition	Submission	Date of Submission
Condition 2.8	Silt Curtain Deployment Plan (rev03)	24 Dec 2014
Condition 2.9	Silt Screen Deployment Plan (rev02)	18 Feb 2015
Condition 2.23	Noise Management Plan (rev02)	25 Mar 2014
Condition 2.24	Landscape Plant (rev04)	23 Sep 2014

## 4 Monitoring Requirements

### 4.1 Noise Monitoring

#### NOISE MONITORING STATIONS

- 4.1.1. The noise monitoring stations for the Project are listed and shown in **Table 4.1** and **Figure 4.1**. **Appendix 4.1** shows the established Action/Limit Levels for the monitoring works.

**Table 4.1 Noise Monitoring Station**

Station	Description
M1a	Harbour Road Sports Centre
M2b	Noon Gun Area
M3a	Tung Lo Wan Fire Station
M4b	Victoria Centre
M5b	City Garden
M6	HK Baptist Church Henrietta Secondary School

#### NOISE MONITORING PARAMETERS, FREQUENCY AND DURATION

- 4.1.2. The construction noise level shall be measured in terms of the A-weighted equivalent continuous sound pressure level ( $L_{eq}$ ).  $L_{eq(30\text{ minutes})}$  shall be used as the monitoring parameter for the time period between 0700 and 1900 hours on normal weekdays. For all other time periods,  $L_{eq(5\text{ minutes})}$  shall be employed for comparison with the Noise Control Ordinance (NCO) criteria. Supplementary information for data auditing, statistical results such as L10 and L90 shall also be obtained for reference.
- 4.1.3. Noise monitoring shall be carried out at all the designated monitoring stations. The monitoring frequency shall depend on the scale of the construction activities. The following is an initial guide on the regular monitoring frequency for each station on a weekly basis when noise generating activities are underway:

- One set of measurements between 0700 and 1900 hours on normal weekdays.

- 4.1.4. If construction works are extended to include works during the hours of 1900 – 0700 as well as public holidays and Sundays, additional weekly impact monitoring shall be carried out during respective restricted hours periods. Applicable permits under NCO shall be obtained by the Contractor.

#### MONITORING EQUIPMENT

- 4.1.5. As referred to in the Technical Memorandum <sup>TM</sup> issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level



at a known frequency. Measurements may be accepted as valid only if the calibration level from before and after the noise measurement agree to within 1.0 dB.

- 4.1.6. Noise measurements shall not be made in fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

**4.2 Air Monitoring**

AIR QUALITY MONITORING STATIONS

- 4.2.1. The air monitoring stations for the Project are listed and shown in **Table 4.2** and **Figure 4.1**. **Appendix 4.1** shows the established Action/Limit Levels for the monitoring works.

**Table 4.2 Air Monitoring Station**

Station ID	Monitoring Location	Description
CMA1b	Oil Street Site Office**	North Point
CMA2a	Causeway Bay Community Centre	Causeway Bay
CMA3a	CWB PRE Site Office *	Causeway Bay
CMA4a	Society for the Prevention of Cruelty to Animals	Wan Chai
CMA5b	Pedestrian Plaza***	Wan Chai
CMA6a	WDII PRE Site Office *	Wan Chai

Remarks\*: As per the ENPC meeting in March 2011, the monitoring stations CMA3a – Future CWB site office at Wanchai Waterfront Promenade was renamed as remark.

Remarks\*\*: The location ID of monitoring station CMA1b was updated as “Oil Street Site Office” in April 2013.

Remarks\*\*\*: The station ID and monitoring location was updated in December 2014 with respect to monitoring station relocation.

AIR MONITORING PARAMETERS, FREQUENCY AND DURATION

- 4.2.2. One-hour and 24-hour TSP levels should be measured to indicate the impacts of construction dust on air quality. The 24-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B.
- 4.2.3. All relevant data including temperature, pressure, weather conditions, elapsed-time meter reading for the start and stop of the sampler, identification and weight of the filter paper, and any other local atmospheric factors affecting or affected by site conditions, etc., shall be recorded down in detail.
- 4.2.4. For regular impact monitoring, the sampling frequency of at least once in every six-days, shall be strictly observed at all the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP

monitoring, the sampling frequency of at least three times in every six-days should be undertaken when the highest dust impact occurs.

#### SAMPLING PROCEDURE AND MONITORING EQUIPMENT

4.2.5. High volume samplers (HVSs) in compliance with the following specifications shall be used for carrying out the 1-hour and 24-hour TSP monitoring:

- 0.6 – 1.7 m<sup>3</sup> per minute adjustable flow range;
- equipped with a timing / control device with +/- 5 minutes accuracy for 24 hours operation;
- installed with elapsed-time meter with +/- 2 minutes accuracy for 24 hours operation;
- capable of providing a minimum exposed area of 406 cm<sup>2</sup>;
- flow control accuracy: +/- 2.5% deviation over 24-hour sampling period;
- equipped with a shelter to protect the filter and sampler;
- incorporated with an electronic mass flow rate controller or other equivalent devices;
- equipped with a flow recorder for continuous monitoring;
- provided with a peaked roof inlet;
- incorporated with a manometer;
- able to hold and seal the filter paper to the sampler housing at horizontal position;
- easily changeable filter; and
- capable of operating continuously for a 24-hour period.

4.2.6. Initial calibration of dust monitoring equipment shall be conducted upon installation and thereafter at bi-monthly intervals. The transfer standard shall be traceable to the internationally recognized primary standard and be calibrated annually. The concern parties such as IEC shall properly document the calibration data for future reference. All the data should be converted into standard temperature and pressure condition.

#### LABORATORY MEASUREMENT / ANALYSIS

4.2.7. A clean laboratory with constant temperature and humidity control, and equipped with necessary measuring and conditioning instruments to handle the dust samples collected, shall be available for sample analysis, and equipment calibration and maintenance. The laboratory should be HOKLAS accredited.

4.2.8. An alternative non-HOKLAS accredited laboratory was set-up for carrying out the laboratory analysis, the laboratory equipment was approved by the ER on 8 February 2011 and the measurement procedures were witnessed by the IEC. Any measurement performed by the laboratory was demonstrated to the satisfaction of the ER and IEC. IEC shall regularly audit to the measurement performed by the laboratory to ensure the accuracy of measurement results.

4.2.9. Filter paper of size 8" x 10" shall be labelled before sampling. It shall be a clean filter paper with no pinholes, and shall be conditioned in a humidity-controlled chamber for over 24-hours and be pre-weighed before use for the sampling.

4.2.10. After sampling, the filter paper loaded with dust shall be kept in a clean and tightly sealed plastic bag. The filter paper shall then be returned to the laboratory for reconditioning in the humidity controlled chamber followed by accurate weighing by an electronic balance with readout down to 0.1 mg. The balance shall be regularly calibrated against a traceable standard.

4.2.11. All the collected samples shall be kept in a good condition for 6 months before disposal.

#### IMPACT MONITORING FOR ODOUR PATROL

4.2.12. Odour patrols along the shorelines of Causeway Bay Typhoon Shelter and ex-Wan Chai Public Cargo Working Area when there is temporary reclamation in Causeway Bay Typhoon Shelter and/or in the ex-Wan Chai Public Cargo Working Area, or when there is dredging of the odorous sediment and slime at the south-western corner of the Causeway Bay Typhoon Shelter. Odour patrols will be carried out at bi-weekly intervals during July, August and September by a qualified person of the ET who shall:

- be at least 16 years of age;
- be free from any respiratory illnesses; and
- not be allowed to smoke, eat, drink (except water) or use chewing gum or sweets 30 min before and during odour patrol

4.2.13. Odour patrol shall be conducted by independent trained personnel / competent persons patrolling and sniffing around the shore as shown in **Figure 4.1** to detect any odour at the concerned hours (afternoon is preferred for higher daily temperature).

4.2.14. The qualified person will use the nose (olfactory sensor) to sniff odours at different locations. The main odour emission sources and the areas to be affected by the odour nuisance will be identified.

4.2.15. The perceived odour intensity is to be divided into 5 levels which are ranked in the descending order as follows:

- 0 – Not detected. No odour perceived or an odour so weak that it cannot be easily characterized or described;
- 1 – Slight Identifiable odour, and slight chance to have odour nuisance;
- 2 – Moderate Identifiable odour, and moderate chance to have odour nuisance;
- 3 – Strong Identifiable, likely to have odour nuisance;
- 4 – Extreme Severe odour, and unacceptable odour level.

4.2.16. The findings including odour intensity, odour nature and possible odour sources, and also the local wind speed and direction at each location will be recorded. In addition, some relevant meteorological and tidal data such as daily average temperature, and daily average humidity, on that surveyed day will be obtained from the Hong Kong Observatory Station for reference. The Action and Limit levels for odour patrol are shown in **Appendix 4.1**.

4.2.17. The qualified odour patrol member has individual n-butanol thresholds complied with the requirement of European Standard Method of Air Quality – Determination of Odour Concentration by Dynamic Olfactometry (EN13725) in the range of 20 to 80 ppb.

### 4.3 Water Quality Monitoring

- 4.3.1. The EIA Report has identified that the key water quality impact would be associated with the dredging works during the construction phase. Marine water quality monitoring for dissolved oxygen (DO), suspended solid (SS) and turbidity is therefore recommended to be carried out at selected WSD flushing water intakes. The impact monitoring should be carried out during the proposed dredging works to ensure the compliance with the water quality standards.
- 4.3.2. The updated EM&A Manual for EP-356/2009 (Version in March 2011) is approval by EPD on 29 April 2011. As such, the Action Level and Limit Level for the wet season (April – September) will be effected and applied to the water quality monitoring data from 30 April 2011.

#### Water Quality Monitoring Stations

- 4.3.3. Water quality monitoring was undertaken at 8 monitoring stations for WSD salt water intakes and cooling water intakes along the seafront of the Victoria Harbour in the reporting month. The proposed water quality monitoring stations of the Project are shown in **Table 4.3** and **Figure 4.1**. [Appendix 4.1](#) shows the established Action/Limit Levels for the monitoring works.

**Table 4.3 Marine Water Quality Stations for Water Quality Monitoring**

Station Ref.	Location	Easting	Northing
<b>WSD Salt Water Intake</b>			
WSD19	Sheung Wan	833415.0	816771.0
<b>Cooling Water Intake</b>			
C1	HKCEC Extension	835885.6	816223.0
C7	Windsor House	837193.7	816150.0
P1	HKCEC Phase I	835774.7	816179.4
P3	The Academy of performing Arts	835824.6	816212.0
P4	Shui on Centre	835865.6	816220.0
P5	Government Buildings (Wanchai Tower / Revenue Tower / Immigration Tower)	835895.2	816215.2
<b>Cooling Water Intake / WSD Salt Water Intake</b>			
RW21-P789	Great Eagle Centre/ Sun Hung Kai Centre/ WSD Wanchai salt water intake / China Resources Building	836268.0	816020.0

- Remarks: - The cessation of seawater intake operation for C6 was confirmed on 17 May 2011 and the water quality monitoring at C6 was then terminated since 17 May 2011.
- 4-week post construction water quality monitoring at WSD9, WSD10, WSD15 and WSD17 were completed on 6 Feb 2012 and the water quality monitoring at WSD 10 and WSD15 were temporarily suspended since 8 Feb 2012, and WSD9 and WSD17 was implemented with respect to HK/2009/02 from 8 Feb 2012 onwards.
  - C8 and C9 were implemented with respect to HY/2009/19 from 28 Jan 2012.
  - C8 & C9 were temporary suspended since 4 March 2013.
  - WSD7 and WSD20 water quality monitoring were temporarily suspended from 27 Apr 2012.
  - C2, C3 C4e and C4w water quality monitoring station was temporarily suspended since 22 Apr 2013
  - P1, P3, P4 and P5 were commenced since 24 Apr 2013
  - C5e and C5w water quality monitoring station was temporarily suspended since 29 Jul 2013.

- WSD21 water quality monitoring station was temporarily suspended since 12 Mar 2014
- WSD9 and WSD17 water quality monitoring station was temporarily suspended since 8 Sep 2014 flood tide.
- The water quality monitoring station C1 shall be associated with Contract No. HK/2009/02 upon commencement of marine works under DP3 at WCR3 area.

WATER QUALITY PARAMETERS

- 4.3.4. Monitoring of dissolved oxygen (DO), turbidity and suspended solids (SS) shall be carried out at WSD flushing water intakes and cooling water intakes. DO and Turbidity are measured in-situ while SS is determined in laboratory.
- 4.3.5. In association with the water quality parameters, other relevant data shall also be measured, such as monitoring location/position, time, sampling depth, water temperature, pH, salinity, dissolved oxygen (DO) saturation, weather conditions, sea conditions, tidal stage, and any special phenomena and work underway at the construction site etc.

SAMPLING PROCEDURES AND MONITORING EQUIPMENT

- 4.3.6. The interval between two sets of monitoring should not be less than 36 hours except where there are exceedances of Action and/or Limit Levels, in which case the monitoring frequency will be increased. **Table 4.4** shows the proposed monitoring frequency and water quality parameters. Duplicate in-situ measurements and water sampling should be carried out in each sampling event. For selection of tides for in-situ measurement and water sampling, tidal range of individual flood and ebb tides should be not less than 0.5m.

**Table 4.4 Marine Water Quality Monitoring Frequency and Parameters**

Activities	Monitoring Frequency <sup>1</sup>	Parameters <sup>2</sup>
During the 4-week baseline monitoring period	Three days per week, at mid-flood and mid-ebb tides	Turbidity, Suspended Solids (SS), Dissolved Oxygen (DO), pH, Temperature, Salinity
During marine construction works	Three days per week, at mid-flood and mid-ebb tides	Turbidity, Suspended Solids (SS), Dissolved Oxygen (DO), pH, Temperature, Salinity
After completion of marine construction works	Three days per week, at mid-flood and mid-ebb tides	Turbidity, Suspended Solids (SS), Dissolved Oxygen (DO), pH, Temperature, Salinity

Notes:

1. For selection of tides for in-situ measurement and water sampling, tidal range of individual flood and ebb tides should be not less than 0.5m.
2. Turbidity should be measured in situ whereas SS should be determined by laboratory.

DISSOLVED OXYGEN AND TEMPERATURE MEASURING EQUIPMENT

- 4.3.7. The instrument should be a portable, weatherproof dissolved oxygen measuring instrument complete with cable, sensor, comprehensive operation manuals, and use a DC power source. It should be capable of measuring:
- a dissolved oxygen level in the range of 0-20 mg/l and 0-200% saturation
  - a temperature of 0-45 degree Celsius

- 4.3.8. It should have a membrane electrode with automatic temperature compensation complete with a cable. Sufficient stocks of spare electrodes and cables should be available for replacement where necessary. (e.g. YSI model 59 meter, YSI 5739 probe, YSI 5795A submersible stirrer with reel and cable or an approved similar instrument).
- 4.3.9. Should salinity compensation not be build-in in the DO equipment, in-situ salinity shall be measured to calibrate the DO equipment prior to each DO measurement.

#### TURBIDITY MEASUREMENT INSTRUMENT

- 4.3.10. The instrument should be a portable, weatherproof turbidity-measuring instrument complete with comprehensive operation manual. The equipment should use a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0-1000 NTU and be complete with a cable (e.g. Hach model 2100P or an approved similar instrument).

#### SAMPLER

- 4.3.11. A water sampler comprises a transparent PVC cylinder, with a capacity of not less than 2 litres, and can be effectively sealed with latex cups at both ends. The sampler should have a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth (e.g. Kahlsico Water Sampler or an approved similar instrument).

#### SAMPLE CONTAINER AND STORAGE

- 4.3.12. Water samples for suspended solids measurement should be collected in high-density polythene bottles, packed in ice (cooled to 4°C without being frozen), and delivered to ALS Technichem (HK) Pty Ltd. as soon as possible after collection for analysis.

#### WATER DEPTH DETECTOR

- 4.3.13. A portable, battery-operated echo sounder shall be used for the determination of water depth at each designated monitoring station. This unit can either be handheld or affixed to the bottom of the workboat, if the same vessel is to be used throughout the monitoring programme.

#### SALINITY

- 4.3.14. A portable salinometer capable of measuring salinity in the range of 0-40 ppt shall be provided for measuring salinity of the water at each of monitoring location.

#### MONITORING POSITION EQUIPMENT

- 4.3.15. A hand-held or boat-fixed type digital Global Positioning System (GPS) with waypoint bearing indication or other equivalent instrument of similar accuracy shall be provided and used during monitoring to ensure the monitoring vessel is at the correct location before taking measurements.

#### CALIBRATION OF IN-SITU INSTRUMENTS

- 4.3.16. All in-situ monitoring instrument shall be checked, calibrated and certified by a laboratory accredited under HOKLAS or equivalent before use, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes should be checked with certified standard solutions before each use. Wet bulb

calibration for a DO meter shall be carried out before measurement at each monitoring location.

- 4.3.17. For the on site calibration of field equipment by the ET, the BS 127:1993, "Guide to Field and on-site test methods for the analysis of waters" should be observed.
- 4.3.18. Sufficient stocks of spare parts should be maintained for replacements when necessary. Backup monitoring equipment shall also be made available so that monitoring can proceed uninterrupted even when some equipment is under maintenance, calibration, etc.
- 4.3.19. Current calibration certificates of equipments are presented in [Appendix 4.2](#).

LABORATORY MEASUREMENT / ANALYSIS

- 4.3.20. Analysis of suspended solids has been carried out in a HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd. Water samples of about 1L shall be collected at the monitoring stations for carrying out the laboratory SS determination. The SS determination work shall start within 24 hours after collection of the water samples. The SS determination shall follow APHA 19ed or equivalent methods subject to the approval of IEC and EPD.

ENHANCED WATER QUALITY MONITORING IN THE EX-WAN CHAI PUBLIC CARGO WORKING AREA AND THE CAUSEWAY BAY TYPHOON SHELTER

- 4.3.21. The enhanced water quality monitoring and audit programme is to avoid aggravation of odour nuisance from seawater arising from temporary reclamation in the ex-Wan Chai Public Cargo Working Area and the Causeway Bay Typhoon Shelter.
- 4.3.22. Dissolved oxygen monitoring at the intakes C6 and C7 in Causeway Bay Typhoon Shelter when there is temporary reclamation in Causeway Bay Typhoon Shelter and at the south-western and south-eastern corners of the ex-Wan Chai Public Cargo Working Area. The proposed water quality monitoring stations of the Project are shown in [Table 4.5](#) and [Figure 4.1](#).

**Table 4.5 Marine Water Quality Stations for Enhanced Water Quality Monitoring**

Station	Location
C6	Excelsior Hotel
C7	Windsor House
Ex-WPCWA-SW	South-western of the ex-Wan Chai Public Cargo Working Area
Ex-WPCWA-SE	South-eastern of the ex-Wan Chai Public Cargo Working Area

Remarks:

1. Enhanced DO monitoring at Windsor House Cooling (Station Ref: C7) was temporarily suspended since 22 October 2014 with respect to the formation of temporary reclamation zone TS3 and to be resumed upon removal of the respective temporary reclamation zone.
2. Enhanced DO monitoring at Monitoring station at Ex-PCWAE was temporarily suspended from 31 August 2015 with respect to seawall reinstatement works and formation of active works area. The Enhance DO monitoring at Ex-PCWAE was resumed on 11 May 2016 due to completed section of seawall reinstatement works at Ex-PCWA.

- 4.3.23. The monitoring of dissolved oxygen are to be carried out 3 days per week, at mid-flood and mid-ebb tides for 3 water depths (1m below water surface, mid-depth and 1m above sea bed, except where the water depth less than 6m, the mid-depth may be omitted. If the water depth be equal to or less than 3m, only the mid-depth will be monitored).

#### DAILY SS MONITORING AND 24 HOURS TURBIDITY MONITORING SYSTEM

- 4.3.24. During dredging of the sediment at the south-western corner of the Causeway Bay Typhoon Shelter, daily monitoring of suspended solids and 24 hour monitoring of turbidity at the cooling water intakes (C6 and C7) shall be conducted.
- 4.3.25. The 24 hours monitoring of turbidity at the cooling water intakes (C6 and C7) shall be established by setting up a continuous water quality monitoring station in front of the intakes during the dredging activities. The monitoring system include the turbidity sensor and data logger which is capable of data capturing at every 5 minutes. The data shall be downloaded daily and compared with the Action and Limit level determined during the baseline water quality monitoring at the cooling water intake locations.

#### ADDITIONAL DISSOLVED OXYGEN MONITORING FOR CULVERT L WATER DISCHARGE FLOW

- 4.3.26. In response to the Condition 2.18 of the Environmental Permit no. EP-356/2009 requiring that a silt curtain / impermeable barrier system be installed to channel water discharge flow from Culvert L to locations outside the embayment area, a proposed replacement of the requirement with additional dissolved oxygen monitoring has been conducted at three monitoring stations, namely A, B and C between the eastern seawall of Central Reclamation Phase III and the HKCEC Extension since November 2011 under EP-356/2009 so that DO level between the eastern seawall of Central Reclamation Phase II and the HKCEC extension could be continuously monitored.
- 4.3.27. With respect to the commencement of dredging works under HK/2012/08 and the installation of MTR precast protection unit, the enhanced water quality monitoring for Culvert L was temporarily suspended since 24 July 2013
- 4.3.28. The monitoring of dissolved oxygen are to be carried out once per week, at mid-flood and mid-ebb tides for 3 water depths (1m below water surface, mid-depth and 1m above sea bed, except where the water depth less than 6m, the mid-depth may be omitted. If the water depth be equal to or less than 3m, only the mid-depth will be monitored).



**5. Monitoring Results**

5.0.1. The environmental monitoring will be implemented based on the division of works areas of each designed project managed under different contracts with separate FEP applied by individual contractors. Overall layout showing work areas of various contracts, latest status of work commencement and monitoring stations is shown in **Figure 2.1** and **Figure 4.1**. The monitoring results are presented in according to the Individual Contract(s).

5.0.2. In the reporting month, the concurrent contracts are as follows:

- Contract no. HK/2009/01 – Wan Chai Development Phase II – Central-Wan Chai Bypass at Hong Kong Convention and Exhibition Centre; and
- Contract no. HK/2009/02 Wan Chai Development Phase II – Central-Wan Chai Bypass at Wan Chai East
- Contract no. HY/2009/15 - Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section)
- Contract no. HY/2009/19- Central- Wan Chai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link
- Contract no. HK/2012/08 – Wan Chai Development Phase II – Central- Wan Chai Bypass at Wan Chai West
- Contract no. HY/2010/08 – Central- Wanchai Bypass Tunnel (Slip Road 8 Section)

5.0.3. The environment monitoring schedules for reporting month and coming month are presented in **Appendix 5.1**.

**5.1 Noise Monitoring Results**

Contract no. HK/2009/01 - Wan Chai Development Phase II – Central –Wanchai Bypass at HKCEC, Contract no. HK/2009/02 - Wan Chai Development Phase II – Central – Wan Chai Bypass at WanChai East

5.1.1. The proposed division of noise monitoring stations are summarized in **Table 5.1** below.

**Table 5.1 Noise Monitoring Station for Contract nos. HK/2009/01 and HK/2009/02**

Station	Description
M1a	Harbour Road Sports Centre

5.1.2. No action or limit level exceedance was recorded in this reporting month.

5.1.3. Noise monitoring results measured in this reporting period are reviewed and summarized. Details of noise monitoring results and graphical presentation can be referred in **Appendix 5.2**.

Contract no. HY/2009/15 - Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section)

5.1.4. The noise monitoring for HY/2009/15 was commenced on 10 November 2010. The proposed division of noise monitoring stations are summarized in **Table 5.2** below.

**Table 5.2 Noise Monitoring Station for Contract no. HY/2009/15**

Station	Description
M2b	Noon Gun Area
M3a	Tung Lo Wan Fire Station

5.1.5. No action or limit level exceedance was recorded in this reporting month.

5.1.6. Noise monitoring results measured in this reporting period are reviewed and summarized. Details of noise monitoring results and graphical presentation can be referred in **Appendix 5.2**.

Contract no. HY/2009/19- Wan Chai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link

5.1.7. The proposed division of noise monitoring stations are summarized in **Table 5.3** below.

**Table 5.3 Noise Monitoring Station for Contract no. HY/2009/19**

Station	Description
M4b	Victoria Centre
M5b	City Garden
M6	HK Baptist Church Henrietta Secondary School

5.1.8. No action or limit level exceedance was recorded in this reporting month.

5.1.9. Noise monitoring results measured in this reporting period are reviewed and summarized. Details of noise monitoring results and graphical presentation can be referred in **Appendix 5.2**.

Contract no. HY/2010/08-Central-Wanchai Bypass Tunnel (Slip Road 8 Section)

5.1.10. The proposed division of noise monitoring stations are summarized in **Table 5.4** below.

**Table 5.4 Noise Monitoring Station for Contract no. HY/2010/08**

Station	Description
M2b	Noon Gun Area
M3a	Tung Lo Wan Fire Station

5.1.11. No action or limit level exceedance was recorded in this reporting month.



- 5.1.12. Noise monitoring results measured in this reporting period are reviewed and summarized. Details of noise monitoring results and graphical presentation can be referred in **Appendix 5.2.**

## 5.2 Air Monitoring Results

Contract no. HK/2009/01 - Wan Chai Development Phase II – Central –Wanchai Bypass at HKCEC

5.2.1 Air monitoring was commenced on 1 April 2011 in response to the commencement of the land-filling work for Contract no. HK/2009/01. The proposed divisions of air monitoring stations are summarized in **Table 5.5** below.

**Table 5.5 Air Monitoring Stations for Contract no. HK/2009/01**

Station	Description
CMA5b	Pedestrian Plaza
CMA6a	WDII PRE Site Office

5.2.2 There were two action level exceedances of 1hr TSP recorded on 14 and 26 September 2016 in this reporting month.

5.2.3 Pipe laying was undertaken on the monitoring data around Pedestrian Plaza and no particular observation regarding air quality impact was observed on 14 September 2016 during sampling. In view of the above, the action level exceedance was considered to be non-project related and potentially contributed by other sources affecting local ambient condition such as road traffic next to the monitoring station.

5.2.4 Manhole construction was undertaken on 26 September 2016 around Pedestrian Plaza and no particular observation regarding air quality impact was observed during sampling. In view of the above, the action level exceedance was considered to be non-project related and potentially contributed by other sources affecting local ambient condition such as road traffic next to the monitoring station. According to the EPD information, smog was observed on the monitoring date and the prevailing meteorological condition on 26 September 2016 is detrimental to dispersion of any potential roadside pollutant.

5.2.5 Air quality monitoring results measured in this reporting period are reviewed and summarized. Details of air monitoring results and graphical presentation can be referred in **Appendix 5.3.**

Contract no. HK/2009/02 - Wan Chai Development Phase II – Central – Wan Chai Bypass at WanChai East

5.2.6 Air monitoring was commenced in mid-January 2011 for the land-filling work for Contract no. HK/2009/02. The proposed division of air monitoring stations are summarized in **Table 5.6** below.

**Table 5.6 Air Monitoring Station for Contract no. HK/2009/02**

Station	Description
CMA4a	Society for the Prevention of Cruelty to Animals

5.2.7 No exceedance was recorded in the reporting month. Air quality monitoring results measured in this reporting period are reviewed and summarized. Details of air monitoring results and graphical presentation can be referred in **Appendix 5.3.**

Contract no. HY/2009/15 - Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section)

5.2.8 Air monitoring was commenced on 15 March 2011 for the land filling work for Contract no. HY/2009/15. The proposed division of air monitoring stations are summarized in **Table 5.7** below.

**Table 5.7 Air Monitoring Station for Contract no. HY/2009/15**

Station	Description
CMA3a	CWB PRE Site Office

5.2.9 No exceedance was recorded in the reporting month. Air quality monitoring results measured in this reporting period are reviewed and summarized. Details of air monitoring results and graphical presentation can be referred in **Appendix 5.3**.

5.2.10 The odour patrol along the odour route with 7 sniffing locations was conducted by a qualified odour patrol member on 13 September 2016 and 26 September 2016 at the concerned hours (afternoon for higher daily temperature). No action and limit level was recorded during this reporting month. The details of the odour patrol results and meteorological conditions and on the date of odour patrol are shown in **Appendix 5.3**.

Contract no. HY/2009/19- Wan Chai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link

5.2.11 The proposed division of air monitoring stations are summarized in **Table 5.8** below.

**Table 5.8 Air Monitoring Stations for Contract no. HY/2009/19**

Station	Description
CMA1b	Oil Street Site Office
CMA2a	Causeway Bay Community Centre

5.2.12 No exceedance was recorded in the reporting month. Air quality monitoring results measured in this reporting period are reviewed and summarized. Details of air monitoring results and graphical presentation can be referred in **Appendix 5.3**.

Contract no. HK/2012/08- Wan Chai Development Phase II – Central-Wan Chai Bypass at Wan Chai West

5.2.13 The proposed division of air monitoring stations are summarized in **Table 5.9** below.

**Table 5.9 Air Monitoring Stations for Contract no. HK/2012/08**

Station	Description
CMA5b	Pedestrian Plaza

- 5.2.14 There were two action level exceedances of 1hr TSP recorded on 14 and 26 September 2016 in this reporting month.
- 5.2.15 Despite formwork erection was undertaken on 14 September 2016 at around Pedestrian Plaza, dust suppression measure including haul road maintained in dampened condition were implemented and no particular observation regarding air quality impact was observed during sampling. In view of the above, the active level exceedance was considered to be non-project related and potentially contributed by other sources affecting local ambient condition such as road traffic next to the monitoring station.
- 5.2.16 Despite formwork erection and re-bar fixing were undertaken on 26 September 2016 at around Pedestrian Plaza, dust suppression measure including haul road maintained in dampened condition were implemented and no particular observation regarding air quality impact was observed during sampling. In view of the above, the action level exceedance was considered to be non-project related and potentially contributed by other sources affect local ambient condition such as road traffic next to the monitoring station. According to the EPD information, smog was observed on the monitoring date and the prevailing meteorological condition on 26 September 2016 is detrimental to dispersion of any potential roadside pollutant.
- 5.2.17 Air quality monitoring results measured in this reporting period are reviewed and summarized. Details of air monitoring results and graphical presentation can be referred in **Appendix 5.3**.

Contract no. HY/2010/08- Central-Wanchai Bypass Tunnel (Slip Road 8 Section)

The proposed division of air monitoring stations are summarized in **Table 5.10** below.

**Table 5.10 Air Monitoring Stations for Contract no. HY/2010/08**

Station	Description
CMA3a	CWB PRE Site Office

- 5.2.18 No exceedance was recorded in the reporting month. Air quality monitoring results measured in this reporting period are reviewed and summarized. Details of air monitoring results and graphical presentation can be referred in **Appendix 5.3**.
- 5.2.19 The odour patrol along the odour route with 7 sniffing locations was conducted by a qualified odour patrol member on 13 September 2016 and 26 September 2016 at the concerned hours (afternoon for higher daily temperature). No action and limit level was recorded during this reporting month. The details of the odour patrol results and meteorological conditions and on the date of odour patrol are shown in **Appendix 5.3**.

**5.3 Water quality monitoring Results**

- 5.3.1. As advised by the Contractor of HK/2009/01, all silt screen remains removal works at P1, P3, P4, P5 and C1 water quality monitoring stations were completed on 8 May 2016.
- 5.3.2. With respect to the marine works undertaken at WCR3 by Contract HK/2009/02, the respective water quality monitoring station C1 associated with Contract HK/2009/01 was updated as in association with Contract HK/2009/01 and Contract HK/2009/02.

- 5.3.3. With respect to the marine works undertaken at CBTS by Contract HY/2010/08, the respective water quality monitoring station C7 associated with Contract HY/2009/15 was updated as in association with Contract HY/2009/15 and Contract HY/2010/08.
- 5.3.4. With respect to the marine works undertaken at HKCEC2 by Contract HK/2012/08, the respective water quality monitoring station WSD19, P1, P3, P4, and P5 were associated with Contract HK/2012/08.

**Table 5.11 Water quality Monitoring Stations for contracts with respect to remaining DP3 work areas after the completion of DP5 & DP6 in 2012 and intake diversion in 2013**

Contract No.	Remaining DP3 and work area(s)	Relevant Water quality monitoring Stations,	Division of WQM w.r.t tentative works commenced / to be commenced
HK/2009/01	WCR3	C1 <sup>1</sup>	Apr 2013
HK/2009/02	WCR3, WCR4, TWCR4	RW21-P789 <sup>2</sup> , C1 <sup>1</sup>	Apr 2013
HK/2012/08	HKCEC2W, HKCEC2E	WSD19, P1 <sup>3</sup> , P3 <sup>3</sup> , P4 <sup>3</sup> , P5 <sup>3</sup>	Aug 2013
HY/2009/15	TCBR2, TCBR3, TCBR1W, TPCWAE, TPCWAW	C6 <sup>4</sup> , C7, Ex-WPCWA SW, Ex-WPCWA SE (plus enhanced DO monitoring)	Nov 2010
HY/2010/08	TCBR3, TCBR4	C6 <sup>4</sup> , C7 (plus enhanced DO monitoring)	Mar 2014

Remarks:

1. The water quality monitoring station C1 shall be associated with Contract No. HK/2009/02 upon commencement of marine works under DP3 at WCR3 area.
2. 4 intakes (re-provisioned Wanchai WSD intake, Great Eagle Centre, China Resources Centre & Sun Hung Kai Centre constructed adjacent to each other) taken as a single group for silt screen protection and monitoring. Re-provisioned intake reference: P1: HKCEC Phase 1; P3: APA, P4: Shui On; P5: Government Buildings (Wanchai Tower / Revenue Tower / Immigration Tower)
3. The water quality monitoring stations for WSD19, P1, P3, P4, P5 shall be associated with Contract No. HK/2009/01 prior to their transition to Contract HK/2012/08.
4. Enhanced DO Monitoring at C6 since the intake abandon in May 2011.

Contract no. HK/2009/01 - Wan Chai Development Phase II – Central –Wanchai Bypass at HKCEC

- 5.3.4. Water quality monitoring for Contract no. HK/2009/01 was commenced on 23 July 2010. The proposed division of water quality monitoring stations are summarized in **Table 5.12** below.

**Table 5.12 Water quality monitoring Stations for Contract no. HK/2009/01**

Station Ref.	Location	Easting	Northing
<b>Cooling Water Intake</b>			
C1	HKCEC Extension	835885.6	816223.0

- 5.3.5 There were 1 limit level of turbidity exceedance recorded at C1 on 19 September 2016.
- 5.3.6 After checking with contractor, no marine activity was conducted on the monitoring date. In view of no marine activity was conducted, the exceedance was considered not related to project works.
- 5.3.7 Water quality monitoring results measured in this reporting period are reviewed and summarized. Details of water quality monitoring results and graphical presentation can be referred in **Appendix 5.4.**

Contract no. HK/2009/02 - Wan Chai Development Wan Chai Development Phase II – Central – Wan Chai Bypass at WanChai East

- 5.3.8 Water quality monitoring for Contract no. HK/2009/02 was commenced on 8 July 2010. The proposed division of water quality monitoring stations are summarized in **Table 5.13** below.

**Table 5.13 Water quality Monitoring Stations for Contract no. HK/2009/02**

Station Ref.	Location	Easting	Northing
<b>Cooling Water Intake</b>			
C1	HKCEC Extension	835885.6	816223.0
<b>Cooling Water Intake / WSD Salt Water Intake</b>			
RW21-P789	Great Eagle Centre/ Sun Hung Kai Centre/WSD Wanchai salt water intake / China Resources Building	836268.0	816020.0

- 5.3.9 There were 2 action level of turbidity exceedances recorded at RW21-P789 on 2 and 21 September 2016.
- 5.3.10 After checking with contractor, no marine activity was conducted on 2 and 21 September 2016. The installed silt screen was generally in order. In view of the above, the exceedances were considered not related to project works.
- 5.3.11 There were 1 limit level of turbidity exceedance recorded at C1 on 19 September 2016.
- 5.3.12 After checking with contractor, no marine activity was conducted on the monitoring date. In view of no marine activity was conducted, the exceedance was considered not related to project works.
- 5.3.13 Water quality monitoring results measured in this reporting period are reviewed and summarized. Details of water quality monitoring results and graphical presentation can be referred in **Appendix 5.4.**

Contract no. HK/2012/08 - Wan Chai Development Phase II – Central- Wan Chai Bypass at Wan Chai West

- 5.3.14 Water quality monitoring for Contract no. HK/2012/08 was commenced on 5 March 2013. The proposed division of water quality monitoring stations are summarized in **Table 5.14** below.



**Table 5.14 Water quality Monitoring Stations for Contract no. HK/2012/08**

Station Ref.	Location	Easting	Northing
<b>WSD Salt Water Intake</b>			
WSD19	Sheung Wan	833415.0	816771.0
<b>Cooling Water Intake</b>			
P1	HKCEC Phase I	835774.7	816179.4
P3	The Academy of performing Arts	835824.6	816212.0
P4	Shui on Centre	835865.6	816220.0
P5	Government Buildings (Wanchai Tower / Revenue Tower / Immigration Tower)	835895.2	816215.2

- 5.3.15 There were 2 action level and 6 limit level of turbidity exceedances recorded at WSD19 on 2, 5, 7, 17, 19, 21, 23 and 26 September 2016.
- 5.3.16 After checking with the contractor, despite trimming of rock slope profile near Zone D was conducted on 2, 5 and 7 September 2016. Contractor mitigation measure including the use of silt curtain was generally in place. In view of the above, the exceedances were considered not project related.
- 5.3.17 No marine construction activity was conducted on 17, 19, 21, 23 and 26 September 2016. In view of no marine construction activity was conducted, the exceedance were considered not project related.
- 5.3.18 There was 1 limit level of turbidity exceedance recorded at P4 on 19 September 2016.
- 5.3.19 After checking with the contractor, no marine activity was conducted on the monitoring date. Location of the construction area was at downstream of monitoring station P4. In view of the above, the exceedance was considered not project related. No exceedance was recorded on the subsequent monitoring.
- 5.3.20 There was 1 limit level of turbidity exceedance recorded at P5 on 19 September 2016.
- 5.3.21 After checking with the contractor, no marine activity was conducted on the monitoring date. Location of the constriction area was at downstream of monitoring station P5. In view of the above, the exceedance was considered not project related. No exceedance was recorded on the subsequent monitoring.
- 5.3.22 Water quality monitoring results measured in this reporting period are reviewed and summarized. Details of water quality monitoring results and graphical presentation can be referred in **Appendix 5.4.**

Contract no. HY/2009/15 - Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section)

5.3.23 Due to the commencement of the maintenance dredging on 10 November 2010, water quality monitoring for Contract no. HY/2009/15 was commenced on 9 November 2010. The proposed division of water quality monitoring stations are summarized in **Table 5.15** and **Table 5.16** below.

**Table 5.15 Water quality monitoring Stations for Contract no. HY/2009/15**

Station Ref.	Location	Easting	Northing
<b>Cooling Water Intake</b>			
C7	Windsor House	837193.7	816150.0

Remarks:

- The cessation of seawater intake operation for C6 was confirmed on 17 May 2011, the water quality monitoring at C6 was then terminated since 17 May 2011.

**Table 5.16 Enhance Dissolved Oxygen Monitoring Stations for Contract no. HY/2009/15**

Station Ref.	Location
C6	Excelsior Hotel
Ex-WPCWA SW	South-western of the ex-Wan Chai Public Cargo Working Area
Ex-WPCWA-SE	South-eastern of the ex-Wan Chai Public Cargo Working Area

Remarks:

1. Enhanced DO monitoring at Windsor House Cooling (Station Ref: C7) was temporarily suspended since 22 October 2014 with respect to the formation of temporary reclamation zone TS3 and to be resumed upon removal of the respective temporary reclamation zone.

- 5.3.24 There was one limit level of turbidity exceedance recorded at C7 on 7 September 2016.
- 5.3.25 After checking with the contractor, no marine activity was conducted at Causeway Bay Typhoon Shelter on the monitoring date. In view of no marine construction activity, the exceedance was considered not related to project works.
- 5.3.26 There were 4 limit level of DO exceedance recorded at Ex-WPCWA-SW on 29, 31 August 2016 and 2 September 2016.
- 5.3.27 After checking with the contractor, despite removal of D-wall at TPCWAW was conducted on 29 and 31 August 2016, contractor mitigation measures including the use of silt curtain was in place. Upstream discharge from nearby culvert was noted. In view of the above, the exceedance were considered not related to Project works.
- 5.3.28 Despite filling levelling stone for seawall reinstatement at Western side of TPCWAW and removal of D-wall at northern side of TPCWAW were conducted on 2 September 2016, contractor mitigation measures including the use of silt curtain and impermeable barrier were implemented. Upstream discharge from nearby culvert was noted. In view of the above, the exceedance was considered not related to Project works. No exceedance was recorded on the subsequent monitoring.
- 5.3.29 There was 1 action level of DO exceedance recorded at Ex-WPCWA-SE on 29 August 2016.

5.3.30 After checking with the contractor, despite removal of D-wall at northern side of TPCWAW was conducted on the monitoring date, contractor mitigation measures including the use of silt curtain was in place. Upstream discharge from nearby culvert was noted. In view of the above, the exceedance was considered not related to project works.

5.3.31 Water quality monitoring results measured in this reporting period are reviewed and summarized. Details of water quality monitoring results and graphical presentation can be referred in [Appendix 5.4](#).

Contract no. HY/2010/08- Central-Wanchai Bypass Tunnel (Slip Road 8 Section)

5.3.32 The proposed division of water quality monitoring stations are summarized in **Table 5.17** and **Table 5.18** below:

**Table 5.17 Water quality monitoring Stations for Contract no. HY/2010/08**

Station Ref.	Location	Easting	Northing
<b>Cooling Water Intake</b>			
C7	Windsor House	837193.7	816150.0

**Table 5.18 Enhance Dissolved Oxygen Monitoring Stations for Contract no. HY/2010/08**

Station Ref.	Location
C6	Excelsior Hotel

Remarks:

- Enhanced DO monitoring at Windsor House Cooling (Station Ref: C7) was temporarily suspended since 22 October 2014 with respect to the formation of temporary reclamation zone TS3 and to be resumed upon removal of the respective temporary reclamation zone.
- 5.3.33 There was 1 limit level of turbidity exceedance recorded at C7 on 7 September 2016.
- 5.3.34 After checking with contractor, no marine activity was conducted on the monitoring date, and the installed silt screen was in place. In view of the above, it was considered that the exceedance was not related to project works. No exceedance was recorded on the subsequent monitoring.
- 5.3.35 Water quality monitoring results measured in this reporting period are reviewed and summarized. Details of water quality monitoring results and graphical presentation can be referred in [Appendix 5.4](#).

#### 5.4 Waste Monitoring Results

Contract no. HK/2009/01 - Wan Chai Development Phase II – Central –Wanchai Bypass at HKCEC

5.4.1. No inert C&D waste and non- inert C&D waste disposed in this reporting month. Details of the waste flow table are summarized in **Table 5.19**.

**Table 5.19 Details of Waste Disposal for Contract no. HK/2009/01**

Waste Type	Quantity this month	Cumulative Quantity-to-Date	Disposal / Dumping Grounds
Inert C&D materials disposed, m <sup>3</sup>	NIL	62116.405	TKO137, TM38
Inert C&D materials recycled, m <sup>3</sup>	NIL	5856.5	N/A
Non-inert C&D materials disposed, m <sup>3</sup>	NIL	1673.69	SENT Landfill
Non-inert C&D materials recycled, kg	NIL	203993	N/A
Chemical waste disposed, kg	NIL	10250	N/A
Marine Sediment (Type 1 – Open Sea Disposal), m <sup>3</sup>	NIL (Bulk Volume)	97428.2 (Bulk Volume)	South of Cheung Chau
Marine Sediment (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal) , m <sup>3</sup>	NIL (Bulk Volume)	52250 (Bulk Volume)	East of Cha Chau
Dredged Sediment Requiring Type 3 – Special Treatment / Disposal contained in Geosynthetic Containers	NIL (Bulk Volume)	6773 (Bulk Volume)	East of Cha Chau

5.4.2. There were no marine sediment Type 1- Open Sea Disposal and no marine sediments Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal disposed in this reporting month.

Contract no. HK/2009/02 - Wan Chai Development Phase II – Central – Wan Chai Bypass at Wan Chai East

5.4.3. No inert C&D waste and Non-inert C&D waste disposed of in this reporting month. Details of the waste flow table are summarized in **Table 5.20**.

**Table 5.20 Details of Waste Disposal for Contract no. HK/2009/02**

Waste Type	Quantity this month	Cumulative Quantity-to-Date	Disposal / Dumping Grounds
Inert C&D materials disposed, m <sup>3</sup>	NIL	276075.1	TKO137 / TM 38
Inert C&D materials recycled, m <sup>3</sup>	NIL	18161	N/A
Non-inert C&D materials disposed, m <sup>3</sup>	NIL	1515.103	SENT Landfill
Non-inert C&D materials recycled, m <sup>3</sup>	N/A	N/A	N/A
Chemical waste disposed, kg	NIL	13860	SENT Landfill
Marine Sediment (Type 1 – Open Sea Disposal), m <sup>3</sup>	NIL	240222 (Bulk volume)	South of Cheung Chau
Marine Sediment (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal), m <sup>3</sup>	NIL	146445 (Bulk volume)	East of Sha Chau

5.4.4. There were no marine sediment Type 1 – Open Sea Disposal and no Type 1 Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal disposed in this reporting month.

Contract no. HY/2009/15 - Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section)

5.4.5. No Inert and non-inert C&D material was recycled in this reporting month. Details of the waste flow table are summarized in **Table 5.21**

**Table 5.21 Details of Waste Disposal for Contract no. HY/2009/15**

Waste Type	Quantity this month	Cumulative Quantity-to-Date	Disposal / Dumping Grounds	Remarks
Inert C&D materials disposed, m <sup>3</sup>	NIL	141579.2	Tuen Mun Area 38	NIL
	NIL	65216	TKO137 FB	NIL
Inert C&D materials recycled, m <sup>3</sup>	NIL	8127.21	HY/2010/08	NIL
	NIL	304	Ex-PCWA	NIL
	NIL	111.9	TS4	NIL
Non-inert C&D materials disposed, m <sup>3</sup>	NIL	252.2	SENT Landfill	NIL

Waste Type	Quantity this month	Cumulative Quantity-to-Date	Disposal / Dumping Grounds	Remarks
Non-inert C&D materials recycled, kg	NIL	299361.5	N/A	NIL
Chemical waste disposed, kg	NIL	8,200	N/A	NIL
Marine Sediment (Type 1 – Open Sea Disposal), m <sup>3</sup>	NIL (Bulk Volume)	156909 (Bulk Volume)	Cheung Chau South	Dredging from TCBR1E / TCBR1W / TCBR2/ TCBR3 / TCBR4 / Maintenance dredging
Marine Sediment (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal) , m <sup>3</sup>	NIL (Bulk Volume)	325796 (Bulk Volume)	East of Sha Chau / South of the Brothers	Dredging from TCBR1E / TCBR1W / TCBR2/ TCBR3 / TCBR4 / Maintenance dredging
Marine Sediment (Type 3 – Special Treatment / Disposal contained in Geosynthetic Containers) m <sup>3</sup>	NIL (Bulk Volume)	12640 (Bulk Volume)	East of Sha Chau / South of the Brothers	Dredging from TCBR1W / Maintenance dredging
Marine Sediment (Type 2 – Confined Marine Disposal), m <sup>3</sup>	NIL	9350 (Bulk Volume)	East of Sha Chau	Dredging from Eastern Breakwater of CBTS
Marine Sediment (Type 1 – Open Sea Disposal) , m3	NIL (Bulk Volume)	600 (Bulk Volume)	East Sha Chau / South of The Brothers	Dredging from Phase 3 Mooring Re-arrangement
Marine Sediment (Type 2– Confined Marine Disposal) , m3	NIL (Bulk Volume)	14,780 (Bulk Volume)	South of The Brothers	Dredging from Phase 3 Mooring Re-arrangement
Marine Sediment (Type 3 – Special Treatment / Disposal contained in Geosynehetic Containers) , m3	NIL (Bulk Volume)	2,760 (Bulk Volume)	South of The Brothers	Dredging from Phase 3 Mooring Re-arrangement

5.4.6. There was no Type 1 Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal and no Type 1 Open Sea Disposal disposed in this reporting month.

Contract no. HY/2009/19 –Central- WanChai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link

5.4.7. No inert C&D waste and non-inert C&D waste disposed in this reporting month. Details of the waste flow table are summarized in **Table 5.22**.

**Table 5.22 Details of Waste Disposal for Contract no. HY/2009/19**

Waste Type	Quantity this month	Cumulative Quantity-to-Date	Disposal / Dumping Grounds
Inert C&D materials disposed, m <sup>3</sup>	NIL	355921.04	TM38
Inert C&D materials recycled, m <sup>3</sup>	NIL	59367	N/A
Non-inert C&D materials disposed, m <sup>3</sup>	NIL	1068.6	N/A
Non-inert C&D materials recycled, kg	NIL	333.14	N/A
Chemical waste disposed, L	NIL	2.12	N/A
Marine Sediment (Type 1 – Open Sea Disposal), m <sup>3</sup>	NIL	162	South Cheung Chau
Marine Sediment (Type 2 – Confined Marine Disposal), m <sup>3</sup>	NIL	681	East Sha Chau
Marine Sediment (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal), m <sup>3</sup>	NIL	4976.00	East Sha Chau

5.4.8. There was no marine sediment Type1- Open Sea Disposal and there was no Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal disposed in this reporting month.

Contract no. HK/2012/08 –Wan Chai Development Phase II – Central- Wan Chai Bypass at Wan Chai West

5.4.9. There was Inert C&D waste disposed in this reporting month. No non-inert C&D waste disposed in this reporting month. Details of the waste flow table are summarized in **Table 5.23**.

**Table 5.23 Details of Waste Disposal for Contract no. HK/2012/08**

Waste Type	Quantity this month	Cumulative Quantity-to-Date	Disposal / Dumping Grounds
Inert C&D materials disposed, m <sup>3</sup> *	NIL	4131	TM38
	238	273	TKO137
Inert C&D materials recycled, m <sup>3</sup>	NIL	NIL	N/A

Waste Type	Quantity this month	Cumulative Quantity-to-Date	Disposal / Dumping Grounds
Non-inert C&D materials disposed, m <sup>3</sup>	NIL	315	N/A
Non-inert C&D materials recycled, kg	NIL	NIL	N/A
Chemical waste disposed, L	NIL	NIL	N/A
Marine Sediment (Type 1 – Open Sea Disposal), m <sup>3</sup>	NIL (Bulk volume)	31759 (Bulk volume)	South of Cheung Chau
Marine Sediment (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal) , m3	NIL (Bulk volume)	108542 (Bulk volume)	South of The Brothers (from 27 Aug 2013 onwards)

\*Remarks: The details of waste disposal is recorded in calendar month period.

There was 35m<sup>3</sup> of inert C&D materials disposed at TKO137 in August reporting month. The cumulative quantity of captioned inert C&D materials is updated in this reporting month.

5.4.10. There was no Marine Sediment Type 1 – Open Sea Disposal (Delicate Sites) & Type 2 – Confined Marine Disposal and Marine Sediment Type 1 – Open Sea Disposal disposed in this reporting month.

Contract no. HY/2010/08 –Central - Wan Chai Bypass (CWB) –Tunnel (Slip Road 8)

5.4.11. No inert C&D and no non-inert C&D waste disposed in this reporting month. Details of the waste flow table are summarized in **Table 5.24**

**Table 5.24 Details of Waste Disposal for Contract no. HY/2010/08**

Waste Type	Quantity this month	Cumulative Quantity-to-Date	Disposal / Dumping Grounds
Inert C&D materials disposed, m <sup>3</sup>	NIL	26849.2	TM38
	NIL	19739.4	TKO137
Inert C&D materials recycled, m <sup>3</sup>	NIL	NIL	N/A
Non-inert C&D materials disposed, m <sup>3</sup>	NIL	NIL	N/A
Non-inert C&D materials recycled, kg	NIL	NIL	N/A
Chemical waste disposed, L	NIL	NIL	N/A
Marine Sediment (Type 1 – Open Sea Disposal)	NIL	62559.4	South Cheung Chau / Brothers Island *
Marine Sediment (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine disposal)	NIL	28309.2	Brothers Island
Marine Sediment (Type 3 – Special Treatment)	NIL	7780	Brothers Island





5.4.12. There were no Type 1 – Open Sea Disposal and no Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal disposed in this reporting month, and no Type 3-Special Treatment disposed in this reporting month.

## 6. Compliance Audit

6.0.1. The Event Action Plan for construction noise, air quality and water quality are presented in Appendix 6.1.

### 6.1 Noise Monitoring

Contract no. HK/2009/01 - Wan Chai Development Phase II – Central –Wanchai Bypass at HKCEC

6.1.1 No exceedance was recorded in the reporting month.

Contract no. HK/2009/02 - Wan Chai Development Phase II – Central – Wan Chai Bypass at WanChai East

6.1.2 No exceedance was recorded in the reporting month.

Contract no. HY/2009/15 - Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section)

6.1.3 No exceedance was recorded in the reporting month.

Contract no. HY/2009/19 – Central – Wanchai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link

6.1.6. No exceedance was recorded in the reporting month.

Contract no. HY/2010/08 – Central-Wanchai Bypass – Tunnel (Slip Road 8 Section)

6.1.7. No exceedance was recorded in the reporting month.

### 6.2 Air Monitoring

Contract no. HK/2009/01 - Wan Chai Development Phase II – Central –Wanchai Bypass at HKCEC

6.2.1 There were two action level exceedances of 1hr TSP recorded on 14 and 26 September 2016 in this reporting month.

6.2.2 Pipe laying was undertaken on the monitoring data around Pedestrian Plaza and no particular observation regarding air quality impact was observed on 14 September 2016 during sampling. In view of the above, the action level exceedance was considered to be non-project related and potentially contributed by other sources affecting local ambient condition such as road traffic next to the monitoring station.

6.2.3 Manhole construction was undertaken on 26 September 2016 around Pedestrian Plaza and no particular observation regarding air quality impact was observed during sampling. In view of the above, the action level exceedance was considered to be non-project related and potentially contributed by other sources affecting local ambient condition such as road traffic next to the monitoring station. According to the EPD information, smog was observed on the monitoring date and the prevailing meteorological condition on 26 September 2016 is detrimental to dispersion of any potential roadside pollutant.

Contract no. HK/2009/02 – Wan Chai Development Phase II – Central – Wan Chai Bypass at

Wan Chai East (CWB Tunnel)

- 6.2.4 No exceedance was recorded in the reporting month.

Contract no. HY/2009/15 - Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section)

- 6.2.5 No exceedance was recorded in the reporting month.
- 6.2.6 The odour patrol along the odour route with 7 sniffing locations was conducted by a qualified odour patrol member on 13 September 2016 and 26 September 2016 at the concerned hours (afternoon for higher daily temperature). No action and limit level was recorded during this reporting month.

Contract no. HY/2009/19 – Central – Wanchai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link

- 6.3.4. No exceedance was recorded in the reporting month.

Contract no. HK/2012/08 Wan Chai Development Phase II - Central-Wan Chai Bypass at Wan Chai West

- 6.3.5. There were two action level exceedances of 1hr TSP recorded on 14 and 26 September 2016 in this reporting month.
- 6.3.6. Despite formwork erection was undertaken on 14 September 2016 at around Pedestrian Plaza, dust suppression measure including haul road maintained in dampened condition were implemented and no particular observation regarding air quality impact was observed during sampling. In view of the above, the active level exceedance was considered to be non-project related and potentially contributed by other sources affecting local ambient condition such as road traffic next to the monitoring station.
- 6.3.7. Despite formwork erection and re-bar fixing were undertaken on 26 September 2016 at around Pedestrian Plaza, dust suppression measure including haul road maintained in dampened condition were implemented and no particular observation regarding air quality impact was observed during sampling. In view of the above, the action level exceedance was considered to be non-project related and potentially contributed by other sources affect local ambient condition such as road traffic next to the monitoring station. According to the EPD information, smog was observed on the monitoring date and the prevailing meteorological condition on 26 September 2016 is detrimental to dispersion of any potential roadside pollutant.

Contract no. HY/2010/08 – Central-Wanchai Bypass – Tunnel (Slip Raod 8 Section)

- 6.3.8. No exceedance was recorded in the reporting month.
- 6.3.9. The odour patrol along the odour route with 7 sniffing locations was conducted by a qualified odour patrol member on 13 September 2016 and 26 September 2016 at the concerned hours (afternoon for higher daily temperature). No action and limit level was recorded during this reporting month.

### 6.3 Water Quality Monitoring

#### Contract no. HK/2009/01 - Wan Chai Development Phase II – Central –Wanchai Bypass at HKCEC

- 6.3.1 There were 1 limit level of turbidity exceedance recorded at C1 on 19 September 2016.
- 6.3.2 After checking with contractor, no marine activity was conducted on the monitoring date. In view of no marine activity was conducted, the exceedance was considered not related to project works.

#### Contract no. HK/2009/02 - Wan Chai Development Phase II – Central – Wan Chai Bypass at WanChai East

- 6.3.3 There were 2 action level of turbidity exceedances recorded at RW21-P789 on 2 and 21 September 2016.
- 6.3.4 After checking with contractor, no marine activity was conducted on 2 and 21 September 2016. The installed silt screen was generally in order. In view of the above, the exceedances were considered not related to project works.
- 6.3.5 There were 1 limit level of turbidity exceedance recorded at C1 on 19 September 2016.
- 6.3.6 After checking with contractor, no marine activity was conducted on the monitoring date. In view of no marine activity was conducted, the exceedance was considered not related to project works.

#### Contract no. HY/2009/15 - Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section)

- 6.3.7 There was one limit level of turbidity exceedance recorded at C7 on 7 September 2016.
- 6.3.8 After checking with the contractor, no marine activity was conducted at Causeway Bay Typhoon Shelter on the monitoring date. In view of no marine construction activity, the exceedance was considered not related to project works.
- 6.3.9 There were 4 limit level of DO exceedance recorded at Ex-WPCWA-SW on 29, 31 August 2016 and 2 September 2016.
- 6.3.10 After checking with the contractor, despite removal of D-wall at TPCWAW was conducted on 29 and 31 August 2016, contractor mitigation measures including the use of silt curtain was in place. Upstream discharge from nearby culvert was noted. In view of the above, the exceedance were considered not related to Project works.
- 6.3.11 Despite filling levelling stone for seawall reinstatement at Western side of TPCWAW and removal of D-wall at northern side of TPCWAW were conducted on 2 September 2016, contractor mitigation measures including the use of silt curtain and impermeable barrier were implemented. Upstream discharge from nearby culvert was noted. In view of the above, the exceedance was considered not related to Project works. No exceedance was recorded on the subsequent monitoring.

- 6.3.12 There was 1 action level of DO exceedance recorded at Ex-WPCWA-SE on 29 August 2016.
- 6.3.13 After checking with the contractor, despite removal of D-wall at northern side of TPCWAW was conducted on the monitoring date, contractor mitigation measures including the use of silt curtain was in place. Upstream discharge from nearby culvert was noted. In view of the above, the exceedance was considered not related to project works.

Contract no. HY/2009/19- Central- Wan Chai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link

- 6.3.14 No action or limit level exceedance was recorded in this reporting month.

Contract no. HK/2012/08- Wan Chai Development Phase II – Central- Wan Chai Bypass at Wan Chai West

- 6.3.15 There were 2 action level and 6 limit level of turbidity exceedances recorded at WSD19 on 2, 5, 7, 17, 19, 21, 23 and 26 September 2016.
- 6.3.16 After checking with the contractor, despite trimming of rock slope profile near Zone D was conducted on 2, 5 and 7 September 2016. Contractor mitigation measure including the use of silt curtain was generally in place. In view of the above, the exceedances were considered not project related.
- 6.3.17 No marine construction activity was conducted on 17, 19, 21, 23 and 26 September 2016. In view of no marine construction activity was conducted, the exceedance were considered not project related.
- 6.3.18 There was 1 limit level of turbidity exceedance recorded at P4 on 19 September 2016.
- 6.3.19 After checking with the contractor, no marine activity was conducted on the monitoring date. Location of the construction area was at downstream of monitoring station P4. In view of the above, the exceedance was considered not project related. No exceedance was recorded on the subsequent monitoring.
- 6.3.20 There was 1 limit level of turbidity exceedance recorded at P5 on 19 September 2016.
- 6.3.21 After checking with the contractor, no marine activity was conducted on the monitoring date. Location of the constriction area was at downstream of monitoring station P5. In view of the above, the exceedance was considered not project related. No exceedance was recorded on the subsequent monitoring.

Contract no. HY/2010/08 –Central - Wan Chai Bypass (CWB) –Tunnel (Slip Road 8)

- 6.3.22 There was 1 limit level of turbidity exceedance recorded at C7 on 7 September 2016.
- 6.3.23 After checking with contractor, no marine activity was conducted on the monitoring date, and the installed silt screen was in place. In view of the above, it was considered that the exceedance was not related to project works. No exceedance was recorded on the subsequent monitoring.

**6.4 Review of the Reasons for and the Implications of Non-compliance**

6.4.1 There was no non-compliance from the site audits in the reporting period. The observations and recommendations made in each individual site audit session were presented in Section 8.

6.4.2 No non-compliances from monitoring was recorded in reporting month.

**6.5 Summary of action taken in the event of and follow-up on non-compliance**

6.5.1 There was no particular action taken since no non-compliance was recorded from the site audit in the reporting period.

## **7. Cumulative Construction Impact due to the Concurrent Projects**

- 7.0.1. According to Condition 3.4 of the EP-356/2009, this section addresses the relevant cumulative construction impact due to the concurrent activities of the current projects including the Central Reclamation Phase III, Central-Wanchai Bypass and Island Eastern Corridor Link projects.
- 7.0.2. According to the Final EM&A Report of Central Reclamation Phase III (CRIII) for Contract HK 12/02, the major construction activities were completed by end of January 2014 and no construction activities were undertaken thereafter and the water quality monitoring was completed in October 2011 and no Project-related exceedance was recorded for air and noise monitoring. It can be concluded that cumulative construction impact due to the concurrent activities of the current projects with the Central Reclamation Phase III (CRIII) was insignificant.
- 7.0.3. [According to the construction programme of Central-Wanchai Bypass at Wanchai West at the Central Reclamation Phase III area include structural works for tunnel construction, road works and drainage works were performed in September 2016 reporting month.](#) As no project related exceedance were recorded during the reporting period, cumulative construction impact due to the concurrent activities of the current projects with the Central Reclamation Phase III (CRIII) was considered as insignificant.
- 7.0.4. [According to the construction programme of Wan Chai Development Phase II, Central-Wan Chai Bypass and Island Eastern Corridor Link projects, the major construction activities under Wan Chai Development Phase II were culvert reinstatement, road and drains, building demolition and tunnel works at Wan Chai East and tunnel construction and ELS works at Wan Chai West. The major construction activities under Central-Wan Chai Bypass and Island Eastern Corridor Link Projects were road works and ventilation building construction at Central Interchange, temporary reclamation removal works at Ex-PCWAW, ELS works and retaining wall construction at Victoria Park, ELS works and tunnel works at TS3, bridge construction, piling and tunnel works at North Point area in the reporting month. In addition, other non-Wan Chai Development Phase II, Central-Wan Chai Bypass and Island Eastern Corridor Link projects was observed undertaken at Wan Chai North and North Point area.](#)
- 7.0.5. No significant air impact from construction activities was anticipated in the reporting month. Besides, no project related exceedance was recorded during the air and noise environmental monitoring events in the reporting month. Thus, it is evaluated that the cumulative construction impact from the concurrent projects including Central Reclamation Phase III (CRIII), Wan Chai Development Phase II (WDII), Central-WanChai Bypass (CWB), Island Eastern Corridor Link projects (IECL) was insignificant.

**8. Environmental Site Audit**

8.0.1. During this reporting month, weekly environmental site audits were conducted for Contracts no. HK/2009/01, HK/2009/02, HY/2009/15, HY/2009/19, HK/2012/08 and HY/2010/08. No non-conformance was identified during the site audits.

8.0.2. Four site inspections for Contract no. HK/2009/01 were conducted on 31 August 2016, 7, 15 and 21 September in reporting month. There was no particular findings observed in this reporting month.

8.0.3. Four site inspections for Contract no. HK/2009/02 were carried out on 1, 8, 14 and 20 September 2016 in reporting month. Results of these inspections and outcomes are summarized in **Table 8.2**.

**Table 8.2 Summary of Environmental Inspections for Contract no. HK/2009/02**

Item	Date	Observations	Action taken by Contractor	Outcome
160908_01	8 Sep 2016	Hole of drip tray under oil container shall be covered in Portion5	The hole of the drip trap has been covered.	Completion as observed on 14 September 2016.

8.0.4. Four site inspections for Contract no. HY/2009/15 were carried out on 30 August 2016, 6, 13 and 20 September 2016 in reporting month. There was no particular findings observed in this reporting month.

8.0.5. Four site inspections for Contract no. HY/2009/19 were carried out on 31 August 2016, 7, 14 and 21 September 2016 in reporting month. Results of these inspections and outcomes are summarized in **Table 8.4**.

**Table 8.4 Summary of Environmental Inspections for Contract no. HY/2009/19**

Item	Date	Observations	Action taken by Contractor	Outcome
160914_1	14 Sep 2016	Effluent generated from temporary washing sink shall properly collected and treated by water treatment plant prior to discharge to avoid potential contaminated runoff from the sink into nearby water(Portion 3)	Temporary washing sink at Portion 3 was removed	Completion as observed on 21 September 2016

8.0.6. Four site inspections for Contract no. HK/2012/08 were carried out on 30 August 2016, 6, 13 and 20 September 2016 in this reporting period. There was no particular findings observed in this reporting month.





- 8.0.7. Four site inspections for Contract no. HY/2010/08 were carried out on 31 August 2016, 9, 14 and 21 September 2016 in this reporting period. There was no particular findings observed in this reporting month.

**9. Complaints, Notification of Summons and Prosecution**

- 9.0.1. There was no environmental complaint received in this reporting month.
- 9.0.2. The details of cumulative complaint log and updated summary of complaints are presented in **Appendix 9.1**
- 9.0.3. Cumulative statistic on complaints and successful prosecutions are summarized in **Table 9.1** and **Table 9.2** respectively.

**Table 9.1 Cumulative Statistics on Complaints**

Reporting Period	No. of Complaints
Commencement works (Mar 2010) to last reporting month	47
September 2016	0
<b>Total</b>	<b>47</b>

**Table 9.2 Cumulative Statistics on Successful Prosecutions**

Environmental Parameters	Cumulative No. Brought Forward	No. of Successful Prosecutions this month (Offence Date)	Cumulative No. Project-to-Date
Air	-	0	0
Noise	-	0	0
Water	-	0	0
Waste	-	0	0
<b>Total</b>	<b>-</b>	<b>0</b>	<b>0</b>

**10. Conclusion**

10.0.1. The EM&A programme was carried out in accordance with the EM&A Manual requirements, minor alterations to the programme proposed were made in response to changing circumstances.

10.0.2. The scheduled construction activities and the recommended mitigation measures for the coming month are listed in **Table 10.1**.



**Table 10.1 Construction Activities and Recommended Mitigation Measures in Coming Reporting Month**

Contract No.	Key Construction Works	Recommended Mitigation Measures
HK/2009/01	<ul style="list-style-type: none"> <li>Nil</li> </ul>	<ul style="list-style-type: none"> <li>Nil</li> </ul>
HK/2009/02	<ul style="list-style-type: none"> <li>Nil</li> </ul>	<ul style="list-style-type: none"> <li>Daily visual inspection of silt screen and silt curtain to ensure its operation properly.</li> <li>Implement silt curtain in accordance with the associated plans submitted to EPD.</li> </ul>
HY/2009/15	<ul style="list-style-type: none"> <li>Removal of temporary reclamation at TPCWAW</li> <li>Reinstatement of existing seawall at TPCWAE</li> <li>Diaphragm wall cutting works at TPCWAW</li> <li>Reinstate the seawall at Portion XI</li> </ul>	<ul style="list-style-type: none"> <li>Daily visual inspection of silt screen and silt curtain to ensure its operation properly</li> <li>Implement silt curtain in accordance with the associated plans submitted to EPD.</li> </ul>
HY/2009/19	<ul style="list-style-type: none"> <li>Nil</li> </ul>	<ul style="list-style-type: none"> <li>Nil</li> </ul>
HK/2012/08	<ul style="list-style-type: none"> <li>Precast unit construction for Box 1 inside Dry dock</li> <li>Construction of culvert L Bay 8, Bay 12 and Bay 13</li> </ul>	<ul style="list-style-type: none"> <li>To conform the installation and setting as in the silt screen and silt curtain deployment plan</li> <li>To space out noisy equipment and position as far as possible from sensitive receiver.</li> <li>Daily visual inspection of silt screen and silt curtain to ensure its operation properly</li> </ul>
HY/2010/08	<ul style="list-style-type: none"> <li>Diversion pipe maintenance</li> <li>Diaphragm Wall Removal Works</li> </ul>	<ul style="list-style-type: none"> <li>To conform the installation and setting as in the silt screen and silt curtain deployment plan</li> <li>Daily visual inspection of silt screen and silt curtain to ensure its operation properly</li> </ul>



***Figure 2.1***

***Project Layout***



- LEGEND:**
- WATER QUALITY MONITORING STATIONS
- COOLING WATER INTAKES**
- 01 HONG KONG CONVENTION AND EXHIBITION CENTRE EXTENSION
  - 02 TELECOM HONG KONG ACADEMY 1 (2) PERFORMANCE ARTS / SAITLWAY CENTRE
  - 03 HONG KONG CONVENTION AND EXHIBITION CENTRE PHASE 1
  - 04 NEW EXHIBITION TOWER AND GREAT EXHIBITION CENTRE
  - 05 SUN HANG KAI CENTRE
  - 06 PROPOSED EXHIBITION STATION / WORLD TRADE CENTRE
  - 07 WINDSOR HOUSE
  - 08 CITY GARDEN
  - 09 PROVIDENT CENTRE
  - 102 PROPOSED HERPA EXTENSION
  - 103 SUN HANG KAI CENTRE / REPRODUCTION
  - 107 WINDSOR HOUSE / TEMPORARY REPRODUCTION
- MSD SALT WATER INTAKE**
- #201 WAN CHAI
  - #401 WAN CHAI REPRODUCTION
  - #402 TEMPOARY BRIDGE
  - #420 SA. SAN
  - #4210 CHA KWO LING
  - #4215 SA. SAN ISD
  - #4217 SCARLET BAY
  - #4219 TAI LAM MAR
  - #4220 KENNEDY TOWN

DESIGNATED PROJECT'S TOP	WORK CONTRACT	DESIGNATED PROJECT NUMBER	COMPLETION / COMMENCEMENT
SP1 - CENTRAL WAN CHAI STAFFS WORK INCLUDING 15 ROAD TUNNEL AND SLOPE ROADS	CEDD CONTRACT NO. HK/2009/01	SP1 - SP3 - SP6	APRIL 2010
SP2 - ROAD P2 AND OTHER ROADS (PRIMARY + DISTRICT DISTRIBUTOR ROADS)	CEDD CONTRACT NO. HK/2009/02	SP1 - SP3 - SP5	APRIL 2010
SP3 - PERMANENT AND TEMPORARY REDUNDANT WORKS INCLUDING ASSOCIATED DREDGING WORKS IN WAN CHAI DEVELOPMENT PHASE 1T / WEST AREA	CEDD CONTRACT 3	SP1 - SP3	END 2011
SP4 - TEMPORARY BRIDGE-SHELTER / SP4 NOT TO BE IMPLEMENTED /	CEDD CONTRACT 4	SP1 - SP3	END 2011
SP5 - WAN CHAI EAST SEWAGE DUTY ALL	CEDD CONTRACT 5	SP3	2010
SP6 - DREDGING FOR THE CROSS-HARBOUR WATER MAINS	HYD CONTRACT NO. HY/2009/11	SP3	18 AUGUST 2010
	HYD CONTRACT NO. HY/2009/15	SP1 - SP3	SEPTEMBER 2010
	HYD CONTRACT NO. HY/2009/16	SP1	OCTOBER 2010
	HYD CONTRACT NO. HY/2009/18	SP1	NOVEMBER 2010
	HYD CONTRACT 12	SP1 - SP3	MID 2010


**土木工程師學會**  
 Civil Engineering and Development Department

**WAN CHAI DEVELOPMENT PHASE II**  
 WAN CHAI DEVELOPMENT PHASE II, PHASE CENTRE - SANITARY FITTING RECONSTRUCTION AND TESTING WORKS (STAGE 1)  
**LOCATIONS OF WATER QUALITY MONITORING STATIONS**




**DWG NO. 60041297/C5/SK001**  
 REVISION

DATE	BY	CHKD BY	DATE
18/04/10	ACC	ACC	18/04/10
21/11/2010	ACC	ACC	21/11/2010
16/05/10	ACC	ACC	16/05/10

© COPYRIGHT RESERVED

FILED BY: 1 - 2010.3.17 - 00003  
 FILED BY: g:\aecom\0041297\C5\REVISED\DWG\001.dwg



**NOTES:**

1. SETTING OUT COORDINATES REFER DRG. No. 60095653/NP/1601.
2. THE CONTRACTOR SHALL KEEP OPEN AND PROVIDE ACCESS (PEDESTRIAN AND TRAFFIC) TO THE PUBLIC AT ALL TIMES DURING THE PERIOD OF THE CONTRACTOR'S OCCUPATION OF OIL STREET. THE CONTRACTOR SHALL MAINTAIN THIS PORTION OF SITE IN A CLEAN, PASSABLE AND SAFE STATE AT ALL TIMES.
3. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRG. No. 60095653/NP/1652.

**LEGEND:**

[Symbol]	SITE BOUNDARY	[Symbol]	PORTION NPR4A
[Symbol]	PORTION NPR1A	[Symbol]	PORTION NPR4B
[Symbol]	PORTION NPR1	[Symbol]	PORTION NPR5A
[Symbol]	PORTION NPR2	[Symbol]	PORTION NPR5B
[Symbol]	PORTION NPR3	[Symbol]	PORTION NPR5C
[Symbol]	PORTION NPR4	[Symbol]	PORTION NPR5D
[Symbol]		[Symbol]	PORTION NPR5E


B	WORKING DRAWING	REV	DATE
A	TENDER ADDENDUM NO. 1	RC	DEC 09
-	TENDER DRAWING	RC	DEC 09

Highways Department 路政署  
Major Works Project Management Office

CENTRAL - WAN CHAI BYPASS AND IEC LINK  
CENTRAL - WAN CHAI BYPASS - NORTH POINT RECLAMATION

PORTION OF SITE  
SHEET 1 OF 2

<b>AECOM</b>	
DRG. NO. 圖紙編號	60095653/NP/1651B
DESIGNED BY 繪圖	TTF
CHECKED BY 校核	CJH
DATE 日期	AT 17 1000
SCALE 比例尺	AS SHOWN
ISSUED BY 發出	WORKING DRAWING
DATE 日期	11/2009/11
APPROVED BY 核准	CW
COPYRIGHT RESERVED 版權所有	



LOCATION PLAN  
SCALE 1 : 5000

- NOTES:
1. ALL DIMENSIONS ARE IN METRES UNLESS OTHERWISE NOTED.
  2. THE RESTRICTION ZONE IS THIS DRAWING WILL COME INTO EFFECT AFTER THE OPERATION OF THE GOVERNMENT HULLING AT EDP/D/D/E LAST.

LEGEND:

- CONTRACT BOUNDARY
- [Hatched Box] WORKING RESTRICTION ZONE
- [Cross-hatched Box] NAVIGATION AND WORKING RESTRICTION ZONE
- [Dotted Box] WORKING BARGE, NAVIGATION AND WORKING RESTRICTION ZONE

TENDER ADDENDUM NO. 4	SEP 25, 2009
TENDER ADDENDUM NO. 1	SEP 25, 2009
TENDER DRAWING	SEP 25, 2009

CEDD 土木工程發展署  
Civil Engineering and Development Department

WAN CHAI DEVELOPMENT PHASE II  
WAN CHAI DEVELOPMENT PHASE II -  
KONG KONG CONVENTION AND EXHIBITION CENTRE  
**RESTRICTED ZONE FOR  
CONSTRUCTION VESSELS**  
(Contract no: HK/2009/01)


**AECOM**

DRGNO. 圖號	60041297/C1/100/1010B
DATE 日期	16/2009/01
SCALE 比例	AS 1:8000
COPYRIGHT RESERVED	



INSET 'A'  
SCALE 1:1000

CENTRAL DISTRICT



EIA-141/2007  
DP3

HKCEC (Western Part)

HKCEC (Middle Part)

HKCEC (Eastern Part)

INT	COORDINATES	
	EASTING	NORTHING
C41	835986.526	818105.708
C42	835979.417	818104.468
C43	835963.943	818079.326
C44	835963.543	818086.581
C45	835964.818	818085.528
C46	835965.524	818085.514
C46	835955.757	818081.208
C47	835954.956	818082.441
C48	835960.846	818075.887
C49	835961.347	818073.238
C50	835976.828	818066.814
C51	835984.478	818080.846
C52	835975.226	818089.224
C53	835971.504	818077.897
C54	835975.827	818084.764
C55	835973.745	818079.883
C56	835991.071	818078.764
C56-1	835995.679	818078.873
C56-2	835982.468	818078.765
C56-3	835987.248	818182.758
C57	835983.463	818181.878
C58	835978.498	818077.198
C59	835978.574	818081.818
C60	835978.587	818120.164
C61	835990.881	818184.524
C62	835923.434	818171.812
C63	835923.584	818280.788
C64	835923.818	818276.307

INT	COORDINATES	
	EASTING	NORTHING
C65	836028.933	818413.438
C66	836034.030	818413.614
C67	836022.816	818413.240
C68	836019.515	818413.882
C69	836021.110	818414.000
C70	836027.289	818413.880
C71	836041.050	818413.270
C72	836048.415	818407.187
C72-1	835555.589	818106.587
C73	836047.435	818385.890
C74	836049.797	818374.107
C75	836024.185	818382.148
C76	836038.298	818388.000
C77	836048.906	818382.880
C78	836048.439	818374.038
C79	836042.630	818351.015
C80	836024.635	818328.880
C81	836028.417	818308.182
C82	836028.882	818376.148
C83	836107.025	818326.084
C84	836098.473	818322.444
C85	836092.342	818348.714
C86	836084.499	818348.925
C87	836084.196	818348.388
C88	836082.512	818348.142
C89	836078.987	818345.898
C90	836077.630	818347.198

CUT LINE B-B  
SEE AT DRAWING NO. A00025/C1/100/1006



KEY PLAN  
SCALE 1:10000

NOTE:  
1. FOR NOTES & LEGEND, REFER TO DRAWING NO. A00025/C1/100/1006.

INT	COORDINATES	
	EASTING	NORTHING
C1	836875.205	818222.551
C2	836875.207	818222.599
C3	836874.561	818224.425
C4	836871.020	818231.014
C5	836882.492	818229.522
C6	836881.584	818218.612
C7	836886.545	818215.197
C8	836886.191	818217.147
C9	836886.433	818232.241
C10	836891.082	818207.050
C11	836885.389	818208.075
C12	836877.486	818208.107
C13	836923.468	818204.817
C14	836886.433	818217.122
C15	836874.285	818208.593
C16	836875.195	818205.525
C17	836888.138	818204.441
C18	836846.085	818208.816
C19	836871.421	818205.587
C20	836902.537	818220.881
C21	836915.295	818217.484
C22	836913.183	818242.514
C23	836827.086	818209.074
C24	836926.984	818243.670
C25	836915.280	818240.251
C26	836881.647	818212.286
C27	836904.025	818243.836
C28	836906.218	818244.445
C29	836911.523	818236.180
C30	836883.781	818208.487
C31	836837.216	818228.470
C32	836824.142	818225.117
C33	836821.081	818216.482
C34	836826.290	818214.700
C35	836827.428	818213.256
C36	836808.187	818218.280
C37	836824.812	818218.093
C38	836824.747	818218.285
C39	836828.850	818219.134
C40	836819.190	818218.037
C41	836828.810	818217.295
C42	836818.906	818219.080
C43	836825.682	818215.512

C	TENDER ADDENDUM NO.4	SHEN JYL DEP C8
B	TENDER ADDENDUM NO.2	SHEN JYL DEP C8
A	TENDER ADDENDUM NO.1	SHEN JYL DEP C8
-	TENDER DRAWING	SHEN JYL DEP C8
20	2009	SEP 08

土木工程師學會  
Civil Engineering and  
Development Department

WAN CHAI DEVELOPMENT PHASE II

WAN CHAI DEVELOPMENT PHASE II -  
CONTRACT NO. HK/2009/01  
HONG KONG CONVENTION AND EXHIBITION CENTRE

SITE BOUNDARY  
SETTING OUT PLAN  
(Contract no. Hk/2009/01)

**AECOM**

DRGNO.  
圖號  
60041297/C1/100/1006C

SCALE	1:1000	DATE	2009/01	BY	PM
DESIGNED BY	HSY	CHECKED BY	HSY	DATE	2009/01
DRAWN BY	HSY	DATE	2009/01	BY	PM
SCALE	AS 1:2000	DATE	2009/01	BY	PM

© COPYRIGHT RESERVED






港口  
HARBOUR



LEGEND:



WORKS AREA



DREDGING AREA FOR  
MITIGATION OF ODOUR(DP3)



SITE BOUNDARY



中國建築工程(香港)有限公司  
CHINA STATE CONSTRUCTION ENG. (HONG KONG) LTD.

Highways Department  
CONTRACT NO. HY/2009/15  
CENTRAL-WAN CHAI BYPASS - TUNNEL  
(CAUSEWAY BAY TYPHOON  
SHELTER SECTION)

TITLE  
LOCATION PLAN OF WORKS AREA

DRG. NO.  
CWBT/EPD/001B

SCALE  
1:1000 @ A0  
DATE  
MAY 2010 08 11  
MILLIMETERS  
COPYRIGHT RESERVED

維多利亞公園  
Victoria Park




圖1- 合約編號 HY/2010/08 中環灣仔繞道-8號連接路段隧道

FIGURE 1 - CONTRACT NO. HY/2010/08 - CENTRAL - WAN CHAI BYPASS - TUNNEL (SLIP ROAD 8 SECTION)

SCALE 1 : 3000





圖例：  
LEGEND:

-  地界範圍  
SITE BOUNDARY
-  園林綠化平台  
LANDSCAPED DECK
-  主幹道隧道  
TRUNK ROAD TUNNEL
-  擬議高架道路  
PROPOSED ELEVATED CARRIAGEWAY
-  現有高架行車道將予拆卸  
EXISTING ELEVATED CARRIAGEWAY TO BE DEMOLISHED
-  現有高架行車道將予拆卸及重建  
EXISTING ELEVATED CARRIAGEWAY TO BE DEMOLISHED AND RECONSTRUCTED



維多利亞海港  
VICTORIA HARBOUR



合約編號 HY/2009/19 - 中環灣仔繞道 - 北角段隧道及東區走廊連接路

CONTRACT NO. HY/2009/19 - CENTRAL-WAN CHAI BYPASS - TUNNEL (NORTH POINT SECTION) AND ISLAND EASTERN CORRIDOR LINK

SCALE 1 : 3000




***Figure 2.2***

***Project Organization Chart***



**Project Organization Chart**






***Figure 4.1***

***Locations of Monitoring Stations***



### Legend


- Noise Monitoring Station
- Air Monitoring Station
- ▲ Real-time Noise Monitoring Station



## LOCATIONS OF AIR QUALITY AND NOISE MONITORING STATIONS

**Legend**

- ◆ Water Quality Monitoring Stations
- RW21-P789 (Wanchai WSD intake/ Great Eagle Centre/ China Resources Centre/ Sun Hung Kai Centre)
- C1 Hong Kong Convention and Exhibition Centre Extension
- P1 Hong Kong Convention and Exhibition Centre Phase 1
- P3 HK Academy For Performing Art
- P4 Shui On Centre
- P5 Government buildings (Wanchai Tower/ Revenue Tower/ Immigration Tower)
- C6 Proposed Exhibition Station/ World Trade Centre
- C7 Windsor House




**FIGURE**

**LOCATIONS OF WATER QUALITY MONITORING STATIONS**


**Legend**

- ◆ Enhance DO Monitoring Stations
- Ex-PCWA SE Ex-Public Cargo Wanchai Area SouthEast Station
- Ex-PCWA SW Ex-Public Cargo Wanchai Area Southwest Station
- C6 Proposed Exhibition Station/ World Trade Centre
- C7 Windsor House



**FIGURE**

**LOCATIONS OF ENHANCE DO MONITORING STATIONS**



FIGURE

LOCATIONS OF WATER QUALITY MONITORING STATIONS




Figure: Locations of Odour Patrol Monitoring



***Appendix 3.1***

***Environmental Mitigation Implementation Schedule***

## Environmental Mitigation Implementation Schedule

## Implementation Schedule for Air Quality Control

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
<b>Construction Phase</b>								
<i>For the Whole Project</i>								
S3.6.5	Four times a day watering of the work site with active operations.	Work site / during construction	Contractor		√			EIAO-TM
S3.8.1	Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimise cumulative dust impacts. <ul style="list-style-type: none"> <li>Strictly limit the truck speed on site to below 10 km per hour and water spraying to keep the haul roads in wet condition;</li> <li>Watering during excavation and material handling;</li> <li>Provision of vehicle wheel and body washing facilities at the exit points of the site, combined with cleaning of public roads where necessary; and</li> <li>Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.</li> </ul>	Work site / during construction	Contractor		√			

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
S3.5.6	For the dredging activities carried out in the vicinity of Police Officers' Club, the dredging operation will be restricted to only 1 small close grab dredger to minimise the odour impact during the dredging activity. The dredging rate should be reduced as much as practicable for the area in close proximity to the Police Officers' Club. The sediments contain highly contaminated mud which may be disposed with the use of geosynthetic containers (details shall refer to Section 6), grab dredger has to be used for filling up the geosynthetic containers on barges. the dredging rate for the removal of the sediments at the south-west corner of the typhoon shelter shall be slowed down or restricted to specific non-popular hours in weekdays when it is necessary during construction.	Corner of CBTS/implementation of harbour-front enhancement	CEDD <sup>1</sup>		√			EIAO-TM
S3.8.8	Carry out dredging at the corner of CBTS to remove the sediment and clean the slime attached on the CBTS shoreline seawall	Corner of CBTS & CBTS shoreline seawall/implementation of harbour-front enhancement	CEDD <sup>2</sup>		√			EIAO-TM
<b>Operation Phase</b>								
<i>For the Whole Project</i>								

<sup>1</sup> CEDD will identify an implementation agent.<sup>2</sup> CEDD will identify an implementation agent.

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
S3.10.2	Monthly (from July to September) monitoring of odour impacts, for a period of 5 years, is proposed during the operational phase of the Project to ascertain the effectiveness of the Enhancement Package over time, and to monitor any on-going odour impacts at the ASRs.	Planned ASRs (CBTS Breakwater)/First 5-year period of operation phase	CEDD <sup>1</sup>			√		EIAO-TM
<b>For DPI – CWB (Within the Project Boundary)</b>								
S3.6.53 – S3.6.54	The design parameters of the East and Central Ventilation Buildings as set in Tables 3.10 and 3.11	East and Central Ventilation Buildings / During operation of the Trunk Road	HyD			√		
S3.10.2	Air quality monitoring for the operation performance of the East Ventilation Building and associated East Vent Shaft will be conducted.	East Vent Shaft / During operation of the East Ventilation Building and associated East Vent Shaft	HyD			√		EIAO-TM

- Des - Design, C - Construction, O – Operation, and Dec – Decommissioning

**Table A13.2 Implementation Schedule for Noise Control**

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
<b>Construction Phase</b>								
<b>For the Whole Project</b>								



EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
S4.9.4	<p>Good Site Practice:</p> <ul style="list-style-type: none"> <li>Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program.</li> <li>Silencers or mufflers on construction equipment shall be utilized and shall be properly maintained during the construction program.</li> <li>Mobile plant, if any, shall be sited as far away from NSRs as possible.</li> <li>Machines and plant (such as trucks) that may be in intermittent use shall be shut down between works periods or shall be throttled down to a minimum.</li> <li>Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.</li> <li>Material stockpiles and other structures shall be effectively utilized, wherever practicable, in screening noise from on-site construction activities.</li> </ul>	Work Sites / During Construction	Contractor		√			EIAO-TM, NCO
<i>For DP1 – CWB (Within the Project Boundary)</i>								

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
S4.8.3 – S4.8.5	<p>Use of quiet powered mechanical equipment, movable noise barrier and temporary noise barrier for the following tasks:</p> <ul style="list-style-type: none"> <li>Slip road 8 tunnel</li> <li>Construction of diaphragm wall and substructures of the tunnel approach ramp</li> <li>Excavation</li> <li>Construction of slabs</li> <li>Backfill</li> <li>Demolition and construction of substructures for the IEC</li> <li>Demolition works of existing piers and crossheads of the marine section of the existing IEC</li> </ul> <p>Use of PME grouping for the following tasks:</p> <ul style="list-style-type: none"> <li>At-grade road construction</li> <li>Substructure for IECL connection</li> </ul>	Work Sites / During Construction	Contractor		√			EIAO-TM, NCO
<i>For DP2 – WDI Major Roads (Road P2)</i>								
S4.8.3 – S4.8.4	<p>Use of quiet powered mechanical equipment, movable noise barrier and temporary noise barrier for the following tasks:</p> <ul style="list-style-type: none"> <li>Temporary road diversion</li> <li>Resurfacing</li> <li>At-grade roadwork</li> </ul>	Work Sites / During Construction	Contractor		√			EIAO-TM, NCO
<i>For DP3 – Reclamation Works</i>								
S4.8.3 – S4.8.4	<p>Use of quiet powered mechanical equipment for the following task:</p> <ul style="list-style-type: none"> <li>Filling behind seawall</li> <li>Seawall construction</li> </ul>	Work Sites / During Construction	Contractor		√			EIAO-TM, NCO

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
<i>For DP5 – Wan Chai East Sewage Outfall</i>								
S4.8.3 – S4.8.4	Use of quiet powered mechanical equipment for the following tasks: <ul style="list-style-type: none"> <li>Submarine pipelines (marine section)</li> </ul> Use of quiet powered mechanical equipment and movable noise barrier for the following tasks: <ul style="list-style-type: none"> <li>Installation of a new pipeline (land section)</li> </ul>	Work Sites / During Construction	Contractor		√			EIAO-TM, NCO
<i>For DP6 – Cross-Harbour Water Mains from Wan Chai to Tsim Sha Tsui</i>								
S4.8.3 – S4.8.4	Use of quiet powered mechanical equipment for the following tasks: <ul style="list-style-type: none"> <li>Submarine pipelines (marine section)</li> </ul>	Work Sites / During Construction	Contractor		√			EIAO-TM, NCO

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
<b>Operation Phase</b>								
<i>For DP1 – CWB (Within the Project Boundary)</i>								

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
S4.8.14 – S4.8.18	<ul style="list-style-type: none"> <li>For Existing NSRs</li> <li>about 235m length of noise semi-enclosure with transparent panel covering the westbound slip road from the IEC</li> <li>about 230m length of noise semi-enclosure with transparent panel covering the main carriageways (eastbound and westbound) of the CWB and IEC</li> <li>about 135m length of 5.5m high cantilevered noise barrier with 3m cantilever inclined at 45° with transparent panel on the eastbound slip road to the IEC</li> <li>about 95m length of 5.5m high cantilevered noise barrier with 1m cantilever inclined at 45° with transparent panel on the eastbound slip road to the IEC</li> <li>about 350m length of 3.5m high vertical noise barrier with transparent panel on the eastbound slip road to the IEC</li> <li>low noise road surfacing for the trunk road (except tunnel section and beneath the landscaped deck at the eastern portal area) with speed limit of 70 km/hour</li> </ul> For Future/Planned NSRs	Near North Point / Before commencement of operation of road project  In between the Electric Centre (next to City Garden) and CDA(1) site / Before occupation of Planned NSRs in CDA and CDA(1) sites.	HyD	√	√	√		EIAO-TM
				√	√ #			

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
	<ul style="list-style-type: none"> <li>The openable windows of the temple, if any, should be orientated so as to avoid direct line of sight to the existing Victoria Park Road as far as practicable.</li> </ul>	Near Causeway Bay Fire Station / During detailed design of the re-provisioned Tin Hau Temple	Project Proponent for the re-provisioned Tin Hau Temple	√				

\* Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

# Only the steel frame for this section of noise semi-enclosure would be erected in advance during the construction of the westbound slip road.

Appendix 3.1

**Table A13.3 Implementation Schedule for Water Quality Control**

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
<b>Construction Phase</b>								
<i>For DP3 – Reclamation Works, DP5 (Wan Chai East Sewage Outfall), DP6 (Cross-Harbour Water Mains from Wan Chai to Tsim Sha Tsui), DP1 – CWB (within the Project Boundary)</i>								
S5.8	A phased reclamation approach is planned for the WDII. Containment of fill within each of the reclamation phases by seawalls is proposed, with the seawall constructed first (above high water mark) with filling carried out behind the completed seawalls. Any gaps that may need to be provided for marine access will be shielded by silt curtains to control sediment plume dispersion away from the site. Filling for seawall construction should be carried out behind the silt curtain	Work site / During the construction period	Contractor		√			EIAO-TM, WPCO
S5.8	Dredging shall be carried out by closed grab dredger for the following works: <ul style="list-style-type: none"> <li>Seawall construction in all the reclamation areas;</li> <li>Construction of the CWB Tunnel</li> <li>Construction of the proposed WSD water mains; and</li> <li>Construction of the proposed Wan Chai East sewage outfall pipelines.</li> </ul>	Work site / During the construction period	Contractor		√			EIAO-TM, WPCO
S5.8, Figure 5.3	Dredging for the Wan Chai East sewage outfall pipelines shall not be carried out concurrently with the following activities: <ul style="list-style-type: none"> <li>Dredging along the proposed cross-harbour water mains;</li> <li>Dredging along the seawall in the Wan Chai Reclamation (WCR) zone (area between HKCEC Extension and PCWA).</li> </ul>	Work site / During the construction period	Contractor		√			EIAO-TM, WPCO

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines																									
				Des	C	O	Dec																										
S5.8	The water body behind the temporary reclamations within the Causeway Bay typhoon shelter shall not be fully enclosed.	Work site / During the construction period	Contractor		√			EIAO-TM, WPCO																									
S5.8	As a mitigation measure, to avoid the accumulation of water borne pollutants within the temporary embayment between CR111 and HKCEC1, an impermeable barrier, suspended from a floating boom on the water surface and extending down to the seabed, will be erected by the contractor before the HKCEC1 commences. The barrier will channel the stormwater discharge flows from Culvert L to the outside of the embayment. The contractor will maintain this barrier until the reclamation works in HKCEC2W are carried out and the new Culvert L extension is constructed.	Work site / During the construction period	Contractor		√			EIAO-TM, WPCO																									
S5.8, Figure 5.3	The total dredging rates in each of the marine works zones shall not be more than the maximum production rates stated in the table below. These are the production rates without considering the effect of silt curtain. <table border="1" style="margin-top: 10px; width: 100%;"> <thead> <tr> <th rowspan="2">Reclamation Area</th> <th colspan="2">Maximum Dredging Rate</th> <th rowspan="2">Maximum Dredging Rate (m<sup>3</sup> per week)</th> </tr> <tr> <th>m<sup>3</sup> per day</th> <th>m<sup>3</sup> per hour (for 16 hrs per day)</th> </tr> </thead> <tbody> <tr> <td colspan="4"><b>Dredging along seawall or breakwater</b></td> </tr> <tr> <td>North Point Shoreline Zone (NPR)</td> <td>6,000</td> <td>375</td> <td>42,000</td> </tr> <tr> <td>Causeway Bay</td> <td>1,500</td> <td>94</td> <td>10,500</td> </tr> <tr> <td>Shoreline Zone</td> <td>6,000</td> <td>375</td> <td>42,000</td> </tr> <tr> <td>PCWA Zone</td> <td>5,000</td> <td>313</td> <td>35,000</td> </tr> </tbody> </table>	Reclamation Area	Maximum Dredging Rate		Maximum Dredging Rate (m <sup>3</sup> per week)	m <sup>3</sup> per day	m <sup>3</sup> per hour (for 16 hrs per day)	<b>Dredging along seawall or breakwater</b>				North Point Shoreline Zone (NPR)	6,000	375	42,000	Causeway Bay	1,500	94	10,500	Shoreline Zone	6,000	375	42,000	PCWA Zone	5,000	313	35,000	Work site / During the construction period	Contractor		√		EIAO-TM, WPCO
Reclamation Area	Maximum Dredging Rate		Maximum Dredging Rate (m <sup>3</sup> per week)																														
	m <sup>3</sup> per day	m <sup>3</sup> per hour (for 16 hrs per day)																															
<b>Dredging along seawall or breakwater</b>																																	
North Point Shoreline Zone (NPR)	6,000	375	42,000																														
Causeway Bay	1,500	94	10,500																														
Shoreline Zone	6,000	375	42,000																														
PCWA Zone	5,000	313	35,000																														

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures				Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines																						
							Des	C	O	Dec																							
	<table border="1"> <tr> <td>Wan Chai Shoreline Zone (WCR)</td> <td>6,000</td> <td>375</td> <td>42,000</td> </tr> <tr> <td>HKCEC Shoreline Zone (HKCEC)</td> <td> <table border="1"> <tr> <td>HKCEC Stage 1 &amp; 3</td> <td>1,500</td> <td>94</td> <td>10,500</td> </tr> <tr> <td>HKCEC Stage 2</td> <td>6,000</td> <td>375</td> <td>42,000</td> </tr> </table> </td> <td>6,000</td> <td>375</td> <td>42,000</td> </tr> <tr> <td>Cross Harbour Water Mains</td> <td>1,500</td> <td>94</td> <td>10,500</td> </tr> <tr> <td>Wan Chai East Submarine Sewage Pipeline</td> <td>1,500</td> <td>94</td> <td>10,500</td> </tr> </table> <p>Note: 1,500 m<sup>3</sup> per day shall be applied for construction of the western seawall of WCR1.</p>	Wan Chai Shoreline Zone (WCR)	6,000	375	42,000	HKCEC Shoreline Zone (HKCEC)	<table border="1"> <tr> <td>HKCEC Stage 1 &amp; 3</td> <td>1,500</td> <td>94</td> <td>10,500</td> </tr> <tr> <td>HKCEC Stage 2</td> <td>6,000</td> <td>375</td> <td>42,000</td> </tr> </table>	HKCEC Stage 1 & 3	1,500	94	10,500	HKCEC Stage 2	6,000	375	42,000	6,000	375	42,000	Cross Harbour Water Mains	1,500	94	10,500	Wan Chai East Submarine Sewage Pipeline	1,500	94	10,500							
Wan Chai Shoreline Zone (WCR)	6,000	375	42,000																														
HKCEC Shoreline Zone (HKCEC)	<table border="1"> <tr> <td>HKCEC Stage 1 &amp; 3</td> <td>1,500</td> <td>94</td> <td>10,500</td> </tr> <tr> <td>HKCEC Stage 2</td> <td>6,000</td> <td>375</td> <td>42,000</td> </tr> </table>	HKCEC Stage 1 & 3	1,500	94	10,500	HKCEC Stage 2	6,000	375	42,000	6,000	375	42,000																					
HKCEC Stage 1 & 3	1,500	94	10,500																														
HKCEC Stage 2	6,000	375	42,000																														
Cross Harbour Water Mains	1,500	94	10,500																														
Wan Chai East Submarine Sewage Pipeline	1,500	94	10,500																														
S5.8, Figure 5.3	Dredging along the seawall at WCR1 shall be undertaken initially at 1,500m <sup>3</sup> per day for construction of the western seawall (which is in close proximity of the WSD intake), followed by partial seawall construction at the western seawall (above high water mark) to protect the adjacent intakes as much as possible from further dredging activities.	Work site / During the construction period	Contractor		√				EIAO-TM, WPCO																								
S5.8, Figure 5.3	For dredging within the Causeway Bay typhoon shelter, seawall shall be partially constructed to protect the nearby seawater intakes from further dredging activities. For example, at TCBR1W, the southern and eastern seawalls shall be constructed first (above high water mark) so that the seawater intakes at the inner water would be protected from the impacts from the remaining dredging activities along the northern boundary.	Work site / During the construction period	Contractor		√				EIAO-TM, WPCO																								
S5.8, Figure 5.3	Silt curtains shall be deployed around the closed grab dredgers during seawall dredging and seawall trench filling in the areas of HKCEC, WCR, TCBR and NP.	Work site / During the construction period	Contractor		√				EIAO-TM, WPCO																								
S5.8, Figure 5.3	<p>Silt screens shall be applied to seawater intakes at interim construction stages as stated below:</p> <table border="1"> <thead> <tr> <th>Interim Construction Stage</th> <th>Location of Applications</th> </tr> </thead> <tbody> <tr> <td>Scenario 2A in early 2009 with concurrent dredging activities at HKCEC, WCR, TPCWA,</td> <td>WSD saltwater intakes at Sai Wan Ho, Quarry Bay, Sheung Wan, Wan Chai, Kowloon South</td> </tr> <tr> <td></td> <td>Cooling water intakes for Hong Kong Convention and Exhibition Centre Extension, Hong Kong</td> </tr> </tbody> </table>	Interim Construction Stage	Location of Applications	Scenario 2A in early 2009 with concurrent dredging activities at HKCEC, WCR, TPCWA,	WSD saltwater intakes at Sai Wan Ho, Quarry Bay, Sheung Wan, Wan Chai, Kowloon South		Cooling water intakes for Hong Kong Convention and Exhibition Centre Extension, Hong Kong	Work site / During the construction period	Contractor		√				EIAO-TM, WPCO																		
Interim Construction Stage	Location of Applications																																
Scenario 2A in early 2009 with concurrent dredging activities at HKCEC, WCR, TPCWA,	WSD saltwater intakes at Sai Wan Ho, Quarry Bay, Sheung Wan, Wan Chai, Kowloon South																																
	Cooling water intakes for Hong Kong Convention and Exhibition Centre Extension, Hong Kong																																

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures		Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines					
					Des	C	O	Dec						
	<table border="1"> <tr> <td>TBW, NP and Water Mains Zone</td> <td>Convention and Exhibition Centre Phase I, Telecom House / HK Academy for Performing Arts / Shun On Centre, Wan Chai Tower / Revenue Tower / Immigration Tower and Sun Hung Kai Centre</td> </tr> <tr> <td>Scenario 2B in late 2009/2010 with concurrent dredging activities at Sewage Pipelines Zone and TCBR.</td> <td>WSD saltwater intakes at Sheung Wan, Wan Chai Cooling water intakes for Queensway Government Offices, Excelsior Hotel, World Trade Centre and Windsor House.</td> </tr> <tr> <td>Scenario 2C in 2011 with concurrent dredging activities at HKCEC and TCBR.</td> <td>WSD saltwater intakes at Sheung Wan and Re-provisioned WSD Wan Chai saltwater intake. Cooling water intakes for MTR South, Excelsior Hotel &amp; World Trade Centre and re-provisioned Windsor House.</td> </tr> </table>	TBW, NP and Water Mains Zone	Convention and Exhibition Centre Phase I, Telecom House / HK Academy for Performing Arts / Shun On Centre, Wan Chai Tower / Revenue Tower / Immigration Tower and Sun Hung Kai Centre	Scenario 2B in late 2009/2010 with concurrent dredging activities at Sewage Pipelines Zone and TCBR.	WSD saltwater intakes at Sheung Wan, Wan Chai Cooling water intakes for Queensway Government Offices, Excelsior Hotel, World Trade Centre and Windsor House.	Scenario 2C in 2011 with concurrent dredging activities at HKCEC and TCBR.	WSD saltwater intakes at Sheung Wan and Re-provisioned WSD Wan Chai saltwater intake. Cooling water intakes for MTR South, Excelsior Hotel & World Trade Centre and re-provisioned Windsor House.							
TBW, NP and Water Mains Zone	Convention and Exhibition Centre Phase I, Telecom House / HK Academy for Performing Arts / Shun On Centre, Wan Chai Tower / Revenue Tower / Immigration Tower and Sun Hung Kai Centre													
Scenario 2B in late 2009/2010 with concurrent dredging activities at Sewage Pipelines Zone and TCBR.	WSD saltwater intakes at Sheung Wan, Wan Chai Cooling water intakes for Queensway Government Offices, Excelsior Hotel, World Trade Centre and Windsor House.													
Scenario 2C in 2011 with concurrent dredging activities at HKCEC and TCBR.	WSD saltwater intakes at Sheung Wan and Re-provisioned WSD Wan Chai saltwater intake. Cooling water intakes for MTR South, Excelsior Hotel & World Trade Centre and re-provisioned Windsor House.													
S5.8	<p>Other mitigation measures include:</p> <ul style="list-style-type: none"> <li>mechanical grabs, if used, shall be designed and maintained to avoid spillage and sealed tightly while being lifted. For dredging of any contaminated mud, closed watertight grabs must be used;</li> <li>all vessels shall be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash;</li> <li>all hopper barges and dredgers shall be fitted with tight fitting seals to their bottom openings to prevent leakage of material;</li> <li>construction activities shall not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site or dumping grounds;</li> <li>loading of barges and hoppers shall be controlled to prevent splashing of dredged material into the surrounding water. Barges or hoppers shall not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation; and</li> </ul>	Work site / During the construction period	Contractor		√			ProPECC PN 1/94; WPCO (TM-DSS)						

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
	<ul style="list-style-type: none"> <li>before commencement of the reclamation works, the holder of Environmental Permit has to submit plans showing the phased construction of the reclamation, design and operation of the silt curtain.</li> </ul>							
S5.8	Silt screens are recommended to be deployed at the seawater intakes during the reclamation works period. Installation of silt screens at the seawater intake points may cause a potential for accumulation and trapping of pollutants, floating debris and refuse behind the silt screens and may lead to potential water quality deterioration at the seawater intake points. Major sources of pollutants and floating refuse include the runoff and storm water discharges from the nearby coastal areas. As a mitigation measure to avoid the pollutant and refuse entrapment problems and to ensure that the impact monitoring results are representative, regular maintenance of the silt screens and refuse collection shall be performed at the monitoring stations at regular intervals on a daily basis. The Contractor shall be responsible for keeping the water behind the silt screen free from floating rubbish and debris during the impact monitoring period.	Work site / During the construction period	Contractor		√			EIAO-TM, WPCO

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
S5.8	Dredging of contaminated mud is recommended as a mitigation measures for control of operational odour impact from the Causeway Bay typhoon shelter. In recognition of the potential impacts caused by dredging activities close to the seawater intakes, only 1 small close grab dredger shall be operated within the typhoon shelter (for the dredging to mitigate odour impact) at any time to minimize the potential impact. Double silt curtains shall be deployed to fully enclose the closed grab dredger during the dredging operation. In addition, an impermeable barrier, suspended from a floating boom on the water surface and extended down to the seabed, shall be erected to isolate the adjacent intakes as much as possible from dredging activities. For example, if dredging is to be carried out at the southwest corner of the typhoon shelter, physical barriers shall be erected to west of the cooling water intake for Excelsior Hotel so that the intake would be shielded from most of the SS generated from the dredging operation to the west of the intake. For area in close proximity of the cooling water intake point, the dredging rate shall be reduced as much as practicable. Site audit and water quality monitoring shall be carried out at the seawater intakes during the dredging operations. Daily monitoring of SS at the cooling water intake shall be carried out, and 24 hour monitoring of turbidity at the intakes shall be implemented during the dredging activities. If the monitoring results indicate that the dredging operation has caused significant changes in water quality conditions at the seawater intakes, appropriate actions shall be taken to stop the dredging and mitigation measures such as slowing down the dredging rate shall be implemented.	Causeway Bay typhoon shelter/Implementation of harbour-front enhancement.	CEDD <sup>3</sup>		√			WPCO

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines	
				Des	C	O	Dec		
<b>For the Whole Project</b>									
S5.8	<ul style="list-style-type: none"> <li>Construction Runoff and Drainage</li> <li>use of sediment traps, wheel washing facilities for vehicles leaving the site, and adequate maintenance of drainage systems to prevent flooding and overflow;</li> <li>Permanent drainage channels shall incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities shall be based on the guidelines in Appendix A1 of ProPECC PN 1/94;</li> <li>a sediment tank constructed from pre-formed individual cells of approximately 6 - 8 m3 capacity can be used for settling ground water prior to disposal;</li> <li>oil interceptors shall be provided in the drainage system for the tunnels and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor shall have a bypass to prevent flushing during periods of heavy rain;</li> <li>precautions and actions to be taken when a rainstorm is imminent or forecast, and during or after rainstorms. Particular attention shall be paid to the control of any silty surface runoff during storm events;</li> <li>on-site drainage system shall be installed prior to the commencement of other construction activities. Sediment traps shall be installed in order to minimise the sediment loading of the effluent prior to discharge;</li> <li>All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge shall be adequately designed for the controlled release of storm flows. All sediment control measures shall be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage shall be reinstated to its original condition when the construction work is finished or the temporary diversion is no longer</li> </ul>	<ul style="list-style-type: none"> <li>Work site / During the construction period</li> </ul>	Contractor		√				ProPECC PN 1/94; WPCO (TM-DSS)

<sup>3</sup> CEDD will identify an implementation agent.

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
	<p>required.</p> <ul style="list-style-type: none"> <li>All fuel tanks and store areas shall be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity.</li> </ul>							
	<ul style="list-style-type: none"> <li>Minimum distances of 100 m shall be maintained between the storm water discharges and the existing or planned WSD flushing water intakes during construction phase.</li> </ul>							
S5.8	<p><i>Sewage from Construction Work Force</i></p> <p>Construction work force sewage discharges on site shall be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage shall be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor shall also be responsible for waste disposal and maintenance practices.</p>	Work site / During the construction period	Contractor		√			ProPECC PN 1/94; WPCO (TM-DSS)
S5.8	<p><i>Floating Debris and Refuse</i></p> <p>Collection and removal of floating refuse shall be performed at regular intervals on a daily basis. The contractor shall be responsible for keeping the water within the site boundary and the neighbouring water free from rubbish.</p>	Work site and adjacent water / During the construction period.	Contractor		√			WPCO

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
S5.8	<p><i>Storm Water Discharges</i></p> <p>Minimum distances of 100 m shall be maintained between the existing or planned stormwater discharges and the existing or planned WSD flushing water intakes.</p>	Work site and adjacent water / During the design and construction period.	Contractor	√	√			WPCO
<b>Operation Phase</b>								
<i>DPI – CWB (within the Project Boundary)</i>								
S5.8	<p>For the operation of CWB, a surface water drainage system would be provided to collect road runoff. The following operation stage mitigation measures are recommended to ensure road runoff would comply with the TM under the WPCO:</p> <ul style="list-style-type: none"> <li>The drainage from tunnel sections shall be directed through petrol interceptors to remove oil and grease before being discharged to the nearby foul water manholes.</li> <li>Petrol interceptors shall be regularly cleaned and maintained in good working condition.</li> <li>Oily contents of the petrol interceptors shall be properly handled and disposed of, in compliance with the requirements of the Waste Disposal Ordinance.</li> <li>Sewage arising from ancillary facilities of CWB (for examples, car park,</li> </ul>	CWB/During design and operational period	HyD/TD <sup>3</sup>	√		√		WPCO

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
	<p>control room, ventilation and administration buildings and tunnel portals) shall be connected to public sewerage system. Sufficient capacity in public sewerage shall be made available to the proposed facilities.</p> <ul style="list-style-type: none"> <li>Road drainage shall also be provided with adequately designed silt trap to minimize discharge of silty runoff.</li> <li>The design of the operational stage mitigation measures for CWB shall take into account the guidelines published in ProPECC PN 5/93 "Drainage Plans subject to Comment by the EPD." All operational discharges from the CWB into drainage or sewerage systems are required to be licensed by EPD under the WPCO.</li> </ul>							

\* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

<sup>3</sup> if employ Management, Operation and Maintenance (MOM) Contract



**Table A13.4 Implementation Schedule for Waste Management**

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
<b>Construction Phase</b>								
<i>For DP3 – Reclamation Works</i>								
S6.7.2	<p><b>Marine Sediments</b></p> <p>The dredged marine sediments would be loaded onto barges, transported to and disposed of at the designated disposal sites at South of Cheung Chau, East of Ninepin, East of Tung Lung Chau, South of Tsing Yi or East of Sha Chau to be allocated by the MFC depending on their level of contamination or at other disposal sites after consultation with the MFC and EPD. In accordance with the ETWB TCW No. 34/2002, the contaminated material must be dredged and transported with great care. The mitigation measures recommended in Section 5 of the EIA Report shall be incorporated. The dredged contaminated sediment must be effectively isolated from the environment upon final disposal and shall be disposed of at the Type 2 confined marine disposal contaminated mud pit.</p>	Work site / During the construction period	Contractor		√			ETWB TCW No. 34/2002
S6.7.3	Based on the biological screening results, the Category H (>10xLCEL) sediment which failed the biological testing would require Type 3 special disposal. The volume of Category H sediment from the Causeway Bay typhoon shelter which would require special disposal arrangements is estimated to be approximately 0.05 Mm <sup>3</sup> . A feasible containment method is proposed whereby the dredged sediments are sealed in geosynthetic containers and, at the disposal site, the containers would be dropped into the designated contaminated mud pit where they would be covered by further mud disposal and later by the mud pit capping, thereby meeting the requirements for fully confined mud disposal.							

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
S6.7.5	It will be the responsibility of the Contractor to satisfy the appropriate authorities that the contamination levels of the marine sediment to be dredged have been analysed and recorded. According to the ETWB TCW No. 34/2002, this will involve the submission of a formal Sediment Quality Report to the DEP, at least 3 months prior to the dredging contract being tendered							
S6.7.6	<p>During transportation and disposal of the dredged marine sediments requiring Type 1 and Type 2 disposal, the following measures shall be taken to minimise potential impacts on water quality:</p> <ul style="list-style-type: none"> <li>Bottom opening of barges shall be fitted with tight fitting seals to prevent leakage of material. Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved.</li> </ul>							

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
	<ul style="list-style-type: none"> <li>Monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the DEP.</li> <li>Barges or hopper barges shall not be filled to a level that would cause the overflow of materials or sediment laden water during loading or transportation.</li> </ul>							
S6.6.12	<p><b>Floating Refuse</b></p> <p>During the construction phase, the project proponent's contractor will be responsible for the collection of any refuse within their works area. Floating booms will be provided on the water surface to confine the refuse from the working barges as well as to avoid the accumulation of pollutants within temporary embayment as mentioned in Table 13.3.</p>	Work site / During the construction period	Contractor		√			
<i>For the Whole Project</i>								

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
S6.7.7	<p><b>Good Site Practices</b></p> <p>Recommendations for good site practices during the construction activities include:</p> <ul style="list-style-type: none"> <li>nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site;</li> <li>training of site personnel in proper waste management and chemical waste handling procedures;</li> <li>provision of sufficient waste disposal points and regular collection for disposal;</li> <li>appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;</li> <li>regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; and</li> <li>a recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).</li> </ul>	Work site / During the construction period	Contractor		√			Waste Disposal Ordinance (Cap.354)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
S6.7.8	<p><i>Waste Reduction Measures</i></p> <p>Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> <li>segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> <li>to encourage collection of aluminium cans, PET bottles and paper, separate labelled bins shall be provided to segregate these wastes from other general refuse generated by the work force;</li> <li>any unused chemicals or those with remaining functional capacity shall be recycled;</li> <li>use of reusable non-timber formwork, such as in casting the tunnel box sections, to reduce the amount of C&amp;D material.</li> <li>prior to disposal of C&amp;D waste, it is recommended that wood, steel and other metals shall be separated for re-use and / or recycling to minimise the quantity of waste to be disposed of to landfill;</li> <li>proper storage and site practices to minimise the potential for damage or contamination of construction materials; and</li> <li>plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.</li> </ul>	Work site / During planning and design stage, and construction stage	Contractor	√	√			

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
S6.7.10	<p><i>General Refuse</i></p> <p>General refuse shall be stored in enclosed bins or compaction units separate from C&amp;D material. A licensed waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&amp;D material.</p> <p>A collection area shall be provided where wastes can be stored and loaded prior to removal from site. An enclosed and covered area is recommended to reduce the occurrence of 'wind blow' light material.</p>	Work site / During the construction period	Contractor		√			Public Health and Municipal Services Ordinance (Cap. 132)
S6.7.11	<p><i>Chemical Wastes</i></p> <p>After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) shall be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals shall be collected by a licensed collector for disposal at the CWTF or other licensed facility in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.</p>	Work site / During the construction period	Contractor		√			Waste Disposal (Chemical Waste) (General) Regulation  Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes
S6.7.12	<p><i>Construction and Demolition Material</i></p> <p>C&amp;D material shall be sorted on-site into inert C&amp;D material (that is, public fill) and C&amp;D waste. All the suitable inert C&amp;D material shall be broken down to 250 mm in size for reuse as public fill in the WDII reclamation. C&amp;D waste, such as wood, glass, plastic, steel and other metals shall be reused or recycled and, as a last resort, disposed of to landfill. A suitable area shall be designated to facilitate the sorting process and a temporary stockpiling area will be required for the separated materials.</p>	Work site / During the construction period	Contractor		√			ETWB TCW No. 33/2002, 31/2004, 19/2005

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
S6.7.13	In order to monitor the disposal of public fill and C&D waste at public filling facilities and landfills, respectively, and to control fly tipping, a trip-ticket system shall be included as one of the contractual requirements and implemented by the Environmental Team undertaking the environmental monitoring and audit work. An Independent Environment Checker shall be responsible for auditing the results of the system.	Work site / During the construction period	Contractor and Independent Environmental Checker		√			ETWB TCW No. 31/2004
S6.7.14	<p><i>Bentonite Slurry</i></p> <p>The disposal of residual used bentonite slurry shall follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage" and listed as follows:</p> <ul style="list-style-type: none"> <li>If the disposal of a certain residual quantity cannot be avoided, the used slurry may be disposed of at the marine spoil grounds subject to obtaining a marine dumping licence from EPD on a case-by-case basis.</li> <li>If the used bentonite slurry is intended to be disposed of through the public drainage system, it shall be treated to the respective effluent standards applicable to foul sewers, storm drains or the receiving waters as set out in the Technical Memorandum of Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Waters.</li> <li>If the used bentonite slurry is intended to be disposed to public fill reception facilities, it will be mixed with dry soil on site before disposal.</li> </ul>	Work site / During the construction period	Contractor		√			ProPECC PN 1/94

\* Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

Appendix 3.1

Table A13.5 Implementation Schedule for Land Contamination

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
<b>Construction Phase</b>								
<i>For the Whole Project</i>								
S.12.6	<ul style="list-style-type: none"> <li>The contaminated site shall be cleaned up before commencement of site clearance and construction work at the concerned area which may disturb the ground.</li> </ul>	A King Marine / Before commencement of construction activities at A King Marine.	Project proponent for the re-provisioned Tin Hau Temple	√				<p>"Guidance Notes for Investigation and Remediation of Contaminated Sites of Petrol Filling Stations, Boatyards, and Car Repair/Dismantling Workshops" published by EPD, HKSAR</p> <p>EPD ProPECC Note No. 3/94</p>
S7.10	<p>During soil remediation works, the Contractor for the excavation works shall take note of the following points for excavation:</p> <ul style="list-style-type: none"> <li>Excavation profiles must be properly designed and executed;</li> <li>In case the soil to be excavated is situated beneath the groundwater table, it may be necessary to lower the groundwater table by installing well points or similar means;</li> <li>Quantities of soil to be excavated must be estimated;</li> <li>It maybe necessary to split quantities of soil according to soil type, degree and nature of contamination.</li> <li>Temporary storage of soil at intermediate depot or on-site</li> </ul>	A King Marine / During soil remediation works	Contractor	√				<p>Air Pollution Control Ordinance</p> <p>Noise Control Ordinance</p> <p>Waste Disposal Ordinance</p> <p>Waste Disposal (Chemical Waste) (General) Regulation</p>

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
	maybe required. The storage site shall include protection facilities for leaching into the ground. eg. Liner maybe required.							
	<ul style="list-style-type: none"> <li>Supply of suitable clean backfill materials is needed after excavation.</li> <li>Care must be taken of existing buildings and utilities.</li> <li>Precautions must be taken to control of ground settlement</li> <li>Speed controls for vehicles shall be imposed on dusty site areas.</li> <li>Vehicle wheel and body washing facilities at the site's exit points shall be established and used.</li> </ul> <p>The following environmental mitigation measures shall be strictly followed during the operation and/or maintenance of the CS/S facilities:</p>							Water Pollution Control Ordinance

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
	<p><u>Air Quality Mitigation Measures</u></p> <ul style="list-style-type: none"> <li>The loading, unloading, handling, transfer or storage of cement shall be carried out in an enclosed system.</li> <li>The loading, unloading, handling, transfer or storage of other materials which may generate airborne dust emissions such as untreated soil and oversize materials sorted out from the screening plant and stabilized soil stockpiled in the designated handling area, shall be carried out in such a manner to prevent or minimise dust emissions. These materials shall be adequately wetted prior to and during the loading, unloading and handling operations.</li> <li>All practicable measures, including speed controls for vehicles, shall be taken to prevent or minimize the dust emission caused by vehicle movement.</li> <li>Tarpaulin or low permeable sheet shall be put on dusty vehicle loads transported between site locations.</li> </ul>							
	<p><u>Noise Mitigation Measures</u></p> <ul style="list-style-type: none"> <li>The mixing facilities shall be sited as far as practicable to the nearby noise sensitive receivers.</li> <li>Simultaneous operation of mixing facilities and other equipment shall be avoided.</li> <li>Mixing process and other associated material handling activities shall be properly scheduled to minimise potential cumulative noise impact on the nearby noise sensitive receivers.</li> <li>Construction Noise Permit shall be applied for the operation of powered mechanical equipment during restricted hours (if any).</li> </ul>							

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
	<p><u>Water Quality Mitigation Measures</u></p> <ul style="list-style-type: none"> <li>Stockpile of untreated soil shall be covered as far as practicable to prevent the contaminated material from leaching out. The leachate shall be discharged following the requirements of WPCO.</li> </ul> <p><u>Waste Mitigation Measures</u></p> <ul style="list-style-type: none"> <li>Treated oversize materials will be used as filling material for backfilling within the site. Sorted materials of size smaller than 5 cm will be collected and transferred to the mixing plant for further decontamination treatment.</li> <li>Stabilized soils shall be broken into suitable size for backfilling or reuse on site.</li> <li>A high standard of housekeeping shall be maintained within the mixing plant area.</li> <li>If necessary, there shall be clear and separated areas for stockpiling of untreated and treated materials.</li> </ul>							

\* Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

Appendix 3.1

**Table A13.6 Implementation Schedule for Marine Ecology**

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
<b>Construction Phase</b>								
<i>For the Whole Project - Schedule 3 DP</i>								
S.9.7.2	Alternative design of the Trunk Road constructed in tunnel shall be adopted to avoid permanent reclamation in CBTS and ex-PWCA Basin.	-	CEDD/HyD	√				EIAO TM Annex 16 (Section 8.4) & EIAO Guidance Note No. 3/2002.
<i>For DP3 - Reclamation Works</i>								
S.9.7.3	Translocation of those potentially affected coral colonies to the nearby suitable habitats such as Junk Bay is recommended. A detailed translocation plan (including translocation methodology, monitoring of transplanted corals, etc.) should be drafted and approval by AFCD during the detailed design stage of the Project.	Ex-PCWA Basin and along seawall next to a public pier which is about 250 m away from the CBTS	CEDD/HyD	√				EIAO TM Annex 16 (Section 8.4) & EIAO Guidance Note No. 3/2002.

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
S.9.7.4	<p>During dredging and filling operations, a number of mitigation measures to control water quality shall be adopted to confine sediment plume within reclamation area and protect marine fauna in proximity to the reclamation. The mitigation measures include the following:</p> <ul style="list-style-type: none"> <li>• Installation of silt curtains during dredging activities</li> <li>• Use of tightly-closed grab dredger</li> <li>• Reduction of dredging rate</li> <li>• Control of grab descending speed</li> <li>• Construction of leading edges of seawall in the early stages of the reclamation works</li> </ul>	Work site / during construction phase	Contractor		√			EIAO TM Annex 16 (Section 8.4) & EIAO Guidance Note No. 3/2002.
	<ul style="list-style-type: none"> <li>• Adoption of multiple-phase construction schedule</li> </ul>							

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
S.9.7.6	<p>To minimize potential disturbance impacts on the foraging ardeid population in the CBTS, particularly in the area near the A King Shipyard, appropriate mitigation measures shall be adopted particularly during the construction phase. The following measures are recommended:</p> <ul style="list-style-type: none"> <li>• Use of Quiet Mechanical Plant during the construction phase shall be adopted wherever possible.</li> <li>• Adoption of multiple-phase construction schedule.</li> <li>• General measures to reduce noise generated during the construction phase (see noise impact assessment) shall be effectively implemented.</li> </ul>	Work site / during construction phase	Contractor		√			EIAO TM Annex 16 (Section 8.4) & EIAO Guidance Note No. 3/2002.
S.9.7.7	Seawalls shall be constructed in advance around the reclamation areas within the area of the CBTS to screen adjacent feeding ground from construction phase activities, reduce noise disturbance to the associated seabirds and also to restrict access to this habitat adjacent to works areas by ship traffic.	Work site / during construction phase	Contractor		√			EIAO TM Annex 16 (Section 8.4) & EIAO Guidance Note No. 3/2002.
S.9.7.8	Loss of artificial seawall habitats shall be reinstated by the construction of about 1 km vertical wave absorbing seawall along the coastlines of the new reclamation around the HKCEC and at North Point. The new seawalls are expected to provide large area of hard substrata for settlement and recruitment of intertidal fauna similar to those previously recorded from existing intertidal habitats.	Work site / during construction phase	Contractor		√			EIAO TM Annex 16 (Section 8.4) & EIAO Guidance Note No. 3/2002.

\*Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

Appendix 3.1

**Table A13.7 Implementation Schedule for Landscape and Visual**

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
<b>Construction Phase</b>								
<b>For the Whole Project</b>								
Table 10.5	CM1 Topsoil, where identified, shall be stripped and stored for re-use in the construction of the soft landscape works, where practical.	Work site / During Construction Phase	Contractor	√	√			EIAO TM
Table 10.5	CM2 Existing trees to be retained on site shall be carefully protected during construction.	Work site / During Construction Phase	Contractor	√	√			EIAO TM
Table 10.5	CM3 Trees unavoidably affected by the works shall be transplanted where practical.	Work site / During Construction Phase	Contractor	√	√			EIAO TM
Table 10.5	CM4 Compensatory tree planting shall be provided to compensate for felled trees.	Work site / During Construction Phase	Contractor	√	√			EIAO TM
Table 10.5	CM5 Control of night-time lighting.	Work site / During Construction Phase	Contractor		√			EIAO TM
Table 10.5	CM6 Erection of decorative screen hoarding compatible with the surrounding setting.	Work site / During Construction Phase	Contractor		√			EIAO TM
<b>For DPI – CWB (Within the Project Boundary)</b>								
Table 10.5	CM1 Topsoil, where identified, shall be stripped and stored for re-use in the construction of the soft landscape works, where practical.	Work site / During Construction Phase	Contractor		√			EIAO TM
Table 10.5	CM2 Existing trees to be retained on site shall be carefully protected during construction.	Work site / During Construction Phase	Contractor	√	√			EIAO TM
Table 10.5	CM3 Trees unavoidably affected by the works shall be transplanted where practical.	Work site / During Construction Phase	Contractor	√	√			EIAO TM
Table 10.5	CM4 Compensatory tree planting shall be provided to compensate for felled trees.	Work site / During Construction Phase	Contractor	√	√			EIAO TM
Table 10.5	CM5 Control of night-time lighting.	Work site / During Construction Phase	Contractor		√			EIAO TM

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
Table 10.5	CM6 Erection of decorative screen hoarding compatible with the surrounding setting.	Work site / During Construction Phase	Contractor		√			EIAO TM
<b>For DP2 – WDII Major Roads (Road P2)</b>								
Table 10.5	CM1 Topsoil, where identified, shall be stripped and stored for re-use in the construction of the soft landscape works, where practical.	Work site / During Construction Phase	Contractor	√	√			EIAO TM
Table 10.5	CM2 Existing trees to be retained on site shall be carefully protected during construction.	Work site / During Construction Phase	Contractor	√	√			EIAO TM
Table 10.5	CM3 Trees unavoidably affected by the works shall be transplanted where practical.	Work site / During Construction Phase	Contractor	√	√			EIAO TM
Table 10.5	CM4 Compensatory tree planting shall be provided to compensate for felled trees.	Work site / During Construction Phase	Contractor	√	√			EIAO TM
Table 10.5	CM5 Control of night-time lighting.	Work site / During Construction Phase	Contractor		√			EIAO TM
Table 10.5	CM6 Erection of decorative screen hoarding compatible with the surrounding setting.	Work site / During Construction Phase	Contractor		√			EIAO TM
<b>For DP3 – Reclamation Works</b>								
Table 10.5	CM5 Control of night-time lighting.	Work site / During Construction Phase	Contractor		√			EIAO TM
Table 10.5	CM6 Erection of decorative screen hoarding compatible with the surrounding setting.	Work site / During Construction Phase	Contractor		√			EIAO TM
<b>For DP5 – Wan Chai East Sewage Outfall</b>								
Refer to EIA-058/2001 Table 10.13	CM2 Minimisation of works areas.	Work site / During Construction Phase	Contractor		√			EIAO TM
Refer to EIA-058/2001 Table 10.13	CM3 Erection of decorative hoardings.	Work site / During Construction Phase	Contractor		√			EIAO TM

Appendix 3.1



EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
Refer to EIA-058/2001 Table 10.13	CM4 Control night-time lighting.	Work site / During Construction Phase	Contractor		√			EIAO TM
Refer to EIA-058/2001 Table 10.13	CM5 Minimisation of disruption to public by effective programming of the works.	Work site / During Construction Phase	Contractor		√			EIAO TM
<b>For DP6 – Cross-Harbour Water Mains from Wan Chai to Tsim Sha Tsui</b>								
Refer to EIA-058/2001 Table 10.13	CM2 Minimisation of works areas.	Work site / During Construction Phase	Contractor		√			EIAO TM
Refer to EIA-058/2001 Table 10.13	CM3 Erection of decorative hoardings.	Work site / During Construction Phase	Contractor		√			EIAO TM
Refer to EIA-058/2001 Table 10.13	CM4 Control night-time lighting.	Work site / During Construction Phase	Contractor		√			EIAO TM
Refer to EIA-058/2001 Table 10.13	CM5 Minimisation of disruption to public by effective programming of the works.	Work site / During Construction Phase	Contractor		√			EIAO TM
<b>Operation Phase</b>								
<b>For the Whole Project - Schedule 3 DP</b>								
Table 10.6, Figure 10.5.1-10.5.5	OM1 Aesthetic design of buildings and road-related structures, including viaducts, vent buildings, subways, footbridges and noise barriers and enclosure.	Work site / During Design Stage and Operation Phases	CEDD/HyD	√	√	√		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1-10.5.5	OM2 Shrub and Climbing Plants to soften proposed structures.	Work site / During Design Stage and Operation Phases	CEDD/HyD	√	√	√		ETWB TCW 2/2004

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
Table 10.6, Figure 10.5.1-10.5.5	OM3 Buffer Tree and Shrub Planting to screen proposed roads and associated structures.	Work site / During Design Stage and Operation Phases	CEDD/HyD/	√	√	√		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1-10.5.5	OM4 Aesthetic design of proposed waterfront promenade.	Work site / During Design Stage and Operation Phases	CEDD <sup>4</sup>	√	√	√		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1-10.5.5	OM5 Aesthetic streetscape design.	Work site / During Design Stage and Operation Phases	CEDD/HyD	√	√	√		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1-10.5.5	OM6 Aesthetic design of roadside amenity areas.	Work site / During Design Stage and Operation Phases	CEDD/HyD	√	√	√		ETWB TCW 2/2004
<b>For DP1 – CWB (Within the Project Boundary)</b>								
Table 10.6, Figure 10.5.1-10.5.5	OM1 Aesthetic design of buildings and road-related structures, including viaducts, vent buildings, subways, footbridges and noise barriers and enclosure.	Work site / During Design Stage and Operation Phases	HyD	√	√	√		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1-10.5.5	OM2 Shrub and Climbing Plants to soften proposed structures	Work site / During Design Stage and Operation Phases	HyD	√	√	√		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1-10.5.5	OM3 Buffer Tree and Shrub Planting to screen proposed roads and associated structures.	Work site / During Design Stage and Operation Phases	HyD	√	√	√		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1-10.5.5	OM5 Aesthetic streetscape design.	Work site / During Design Stage and Operation Phases	HyD	√	√	√		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1-10.5.5	OM6 Aesthetic design of roadside amenity areas.	Work site / During Design Stage and Operation Phases	HyD	√	√	√		ETWB TCW 2/2004
<b>For DP2 – WDII Major Roads (Road P2)</b>								

<sup>4</sup> CEDD will identify an implementation agent

Appendix 3.1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	C	O	Dec	
Table 10.6, Figure 10.5.1-10.5.5	OM1 Aesthetic design of buildings and road-related structures, including viaducts, vent buildings, subways, footbridges and noise barriers and enclosure.	Work site / During Design Stage and Operation Phases	CEDD/HyD		√	√		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1-10.5.5	OM3 Buffer Tree and Shrub Planting to screen proposed roads and associated structures.	Work site / During Design Stage and Operation Phases	CEDD/HyD		√	√		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1-10.5.5	OM5 Aesthetic streetscape design.	Work site / During Design Stage and Operation Phases	CEDD/HyD		√	√		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1-10.5.5	OM6 Aesthetic design of roadside amenity areas	Work site / During Design Stage and Operation Phases	CEDD/HyD		√	√		ETWB TCW 2/2004
<b>For DP3 – Reclamation Works</b>								
Table 10.6, Figure 10.5.1-10.5.5	OM4 Aesthetic design of proposed waterfront promenade.	Work site / During Design Stage and Operation Phases	CEDD <sup>5</sup>	√	√	√		ETWB TCW 2/2004

\*Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

<sup>5</sup> CEDD will identify an implementation agent



***Appendix 4.1***

***Action and Limit Level***

**Action and Limit Level****Action and Limit Level for Noise Monitoring**

Time Period	Action Level	Limit Level
07:00 – 19:00 hours on normal weekdays	When one documented complaint is received.	75 dB(A) <sup>Note 1</sup>

Note 1:

- 70dB(A) and 65 dB(A) for schools during normal teaching periods and school examination periods, respectively.
- If works are to be carried out during the restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

**Action and Limit Level for Air Quality Monitoring**

Monitoring Location	1-hour TSP Level in $\mu\text{g}/\text{m}^3$		24-hour TSP Level in $\mu\text{g}/\text{m}^3$	
	Action Level	Limit Level	Action Level	Limit Level
CMA1b	320.1	500	176.7	260
CMA2a	323.4	500	169.5	260
CMA3a	311.3	500	171.0	260
CMA4a	312.5	500	171.2	260
CMA5b	332.0	500	181.0	260
CMA6a	300.1	500	187.3	260

**Action and Limit Level for Water Quality Monitoring**

Parameters	Dry Season		Wet Season	
	Action	Limit	Action	Limit
<b>WSD Salt Water Intake</b>				
SS in $\text{mg L}^{-1}$	13.00	14.43	16.26	19.74
Turbidity in NTU	8.04	9.49	10.01	11.54
DO in $\text{mg/L}$	3.66	3.28	3.17	2.63
<b>Cooling Water Intake</b>				
SS in $\text{mg L}^{-1}$	15.00	22.13	18.42	27.54
Turbidity in NTU	9.10	10.25	11.35	12.71
DO in $\text{mg/L}$	3.36	2.73	3.02	2.44

Remarks:

- Action and Limit Level for the wet season are applied after the EPD approval of Updated EM&A Manual on 29 April 2011.

**Action and Limit Level for Enhance DO Monitoring**

Parameters	Depth	Dry Season		Wet Season	
		Action	Limit	Action	Limit
C6	Surface and Middle	3.13	2.00	2.60	2.00
	Bottom	4.14	3.33	2.91	2.34
C7	Surface and Middle	3.87	3.09	3.31	2.57
	Bottom	3.91	3.53	2.75	2.48
Ex-WPCWA SW	Surface and Middle	3.84	3.73	3.19	3.10
	Bottom	4.71	4.63	3.31	3.25
Ex-WPCWA SE	Surface and Middle	4.26	3.61	3.55	3.00
	Bottom	5.36	5.35	3.76	3.76

**Action and Limit Levels for Odour Patrol**

Parameters	Action	Limit
Odour Nuisance (from odour intensity analysis or odour patrol)	<ul style="list-style-type: none"> <li>• When two documented complaint are received; or</li> <li>• Odour Intensity of 2 is measured from odour intensity analysis.</li> </ul>	<ul style="list-style-type: none"> <li>• Five or more consecutive genuine documented complaints within a week; or</li> <li>• Odour Intensity of 3 or above is measured from odour intensity analysis.</li> </ul>



***Appendix 4.2***

***Copies of Calibration Certificates***



## CERTIFICATE OF CALIBRATION

Certificate No.: 15CA1203 04-01 Page 1 of 2

### Item tested

Description:	Sound Level Meter (Type 1)	,	Microphone
Manufacturer:	B & K	,	B & K
Type/Model No.:	2236	,	4188
Serial/Equipment No.:	2100736	,	2288941
Adaptors used:	-	,	-

### Item submitted by

Customer Name: Lam Geotechnics Limited  
Address of Customer: -  
Request No.: -  
Date of receipt: 03-Dec-2015

Date of test: 04-Dec-2015

### Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Multi function sound calibrator	B&K 4226	2288444	19-Jun-2016	CIGISMEC
Signal generator	DS 360	33873	16-Apr-2016	CEPREI
Signal generator	DS 360	61227	16-Apr-2016	CEPREI

### Ambient conditions

Temperature: 22 ± 1 °C  
Relative humidity: 50 ± 10 %  
Air pressure: 1010 ± 10 hPa

### Test specifications

- The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responses of the Sound Level Meter.

### Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:

Huang Jian Min/Feng Jun Qi

Date: 05-Dec-2015

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.



## CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.: 15CA1203 04-01 Page 2 of 2

### 1. Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertainty (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	2.1
	C	Pass	1.0	
	Lin	Pass	2.0	
Linearity range for Leq	At reference range, Step 5 dB at 4 kHz	Pass	0.3	2.2
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	A	Pass	0.3	
	C	Pass	0.3	
Frequency weightings	Lin	Pass	0.3	
	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
	R.M.S. accuracy	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 <sup>3</sup> at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/10 <sup>4</sup> at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

### 2. Acoustic tests


The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.


Test:	Subtest	Status	Expanded Uncertainty (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

### 3. Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:  - End -  
Date: 04-Dec-2015

Checked by:   
Date: 05-Dec-2015

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.



## CERTIFICATE OF CALIBRATION

Certificate No.: 16CA0413 02 Page 1 of 2

### Item tested

Description:	Sound Level Meter (Type 1)	Microphone	Preamp
Manufacturer:	B & K	B & K	B & K
Type/Model No.:	2250-L	4950	ZC0032
Serial/Equipment No.:	2722310	2698702	13318
Adaptors used:	-	-	-

### Item submitted by

Customer Name: Lam Geotechnics Limited  
Address of Customer: -  
Request No.: -  
Date of receipt: 13-Apr-2016

Date of test: 09-May-2016

### Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Multi function sound calibrator	B&K 4226	2288444	19-Jun-2016	CIGISMEC
Signal generator	DS 360	33873	18-Apr-2017	CEPREI
Signal generator	DS 360	61227	18-Apr-2017	CEPREI

### Ambient conditions

Temperature: 21 ± 1 °C  
Relative humidity: 60 ± 10 %  
Air pressure: 1005 ± 5 hPa

### Test specifications

- The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responses of the Sound Level Meter.

### Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:

  
Huang Jian Min/Feng Jun Qi

Date: 10-May-2016

Company Chop:



**Comments:** The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.





## CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.: 16CA0413 02 Page 2 of 2

### 1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertainty (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	
	C	Pass	0.8	
	Lin	Pass	1.6	
Linearity range for Leq	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	A	Pass	0.3	
Frequency weightings	C	Pass	0.3	
	Lin	Pass	0.3	
	Time weightings	Single Burst Fast	Pass	0.3
Peak response	Single Burst Slow	Pass	0.3	
	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
	Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3
Time averaging	Repeated at frequency of 100 Hz	Pass	0.3	
	1 ms burst duty factor 1/10 <sup>3</sup> at 4kHz	Pass	0.3	
Pulse range	1 ms burst duty factor 1/10 <sup>4</sup> at 4kHz	Pass	0.3	
	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
	Overload indication	SPL	Pass	0.3
	Leq	Pass	0.4	

### 2, Acoustic tests



The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertainty (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

### 3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:  - End -  
Date: 09-May-2016  
Checked by:   
Date: 10-May-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.



**REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION**

**WORK ORDER:** HK1610339  
**DATE OF ISSUE:** 11/07/2016  
**CLIENT:** LAM GEOTECHNICS LIMITED

<b>Equipment Type:</b>	Turbidimeter
<b>Brand Name:</b>	Xin Rui
<b>Model No.:</b>	WGZ-3B
<b>Serial No.:</b>	1309192
<b>Equipment No.:</b>	---
<b>Date of Calibration:</b>	11/07/2016
<b>Date of next Calibration:</b>	11/10/2016

**Parameters:****Turbidity**Method Ref: APHA 22<sup>nd</sup> ed. 2130B

Expected Reading (NTU)	Display Reading (NTU)	Tolerance
0	0.00	---
4	4.20	5.0%
10	10.0	0.0%
40	39.0	-2.5%
100	100	0.0%
400	390	-2.5%
1000	990	-1.0%
	Tolerance Limit ( $\pm$ )	10%

Remark: "Displayed Reading" presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.



**REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION**

**Information supplied by customer:**

**CONTACT:** MR. SAM LAM **WORK ORDER:** HK1610345  
**CLIENT:** LAM GEOTECHNICS LIMITED  
**DATE RECEIVED:** 05/07/2016  
**DATE OF ISSUE:** 11/07/2016  
**ADDRESS:** 11/F, CENTRE POINT, 181-185, GLOUCESTER ROAD,  
WANCHAI, HONG KONG  
**PROJECT:** ---

**METHOD OF PERFORMANCE CHECK/ CALIBRATION:**

Ref: APHA22nd ed 2130B

**COMMENTS**

It is certified that the item under performance check/calibration has been calibrated/checked by corresponding calibrated equipment in the laboratory.  
Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.

<b>Scope of Test:</b>	Turbidity
<b>Equipment Type:</b>	Turbidimeter
<b>Brand Name:</b>	Xin Rui
<b>Model No.:</b>	WGZ-3B
<b>Serial No.:</b>	1203015
<b>Equipment No.:</b>	---
<b>Date of Calibration:</b>	11/07/2016

Remarks:

This is the Final Report. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Approved Signatory: \_\_\_\_\_  
Ms. Wong Po Yan, Pauline  
Testing Engineer

Issue Date: \_\_\_\_\_  
11/07/2016

**REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION**

**WORK ORDER:** HK1610345  
**DATE OF ISSUE:** 11/07/2016  
**CLIENT:** LAM GEOTECHNICS LIMITED

<b>Equipment Type:</b>	Turbidimeter
<b>Brand Name:</b>	Xin Rui
<b>Model No.:</b>	WGZ-3B
<b>Serial No.:</b>	1203015
<b>Equipment No.:</b>	---
<b>Date of Calibration:</b>	11/07/2016
<b>Date of next Calibration:</b>	11/10/2016

**Parameters:**  
**Turbidity**

Method Ref: APHA 22<sup>nd</sup> ed. 2130B

Expected Reading (NTU)	Display Reading (NTU)	Tolerance
0	0.00	---
4	4.10	2.5%
10	10.7	7.0%
40	40.7	1.8%
100	105	5.0%
400	396	-1.0%
1000	1007	0.7%
	Tolerance Limit (±)	10%

Remark: "Displayed Reading" presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.





**REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION**

**WORK ORDER:** HK1610364  
**DATE OF ISSUE:** 19/07/2016  
**CLIENT:** LAM GEOTECHNICS LIMITED

<b>Equipment Type:</b>	Turbidimeter
<b>Brand Name:</b>	Xin Rui
<b>Model No.:</b>	WGZ-3B
<b>Serial No.:</b>	1512036
<b>Equipment No.:</b>	---
<b>Date of Calibration:</b>	19/07/2016
<b>Date of next Calibration:</b>	19/10/2016

**Parameters:**  
**Turbidity**

Method Ref: APHA 22<sup>nd</sup> ed. 2130B

Expected Reading (NTU)	Display Reading (NTU)	Tolerance
0	0.00	---
4	4.06	1.5%
10	9.45	-5.5%
40	41.1	2.8%
100	99.3	-0.7%
400	427	6.8%
1000	992	-0.8%
	Tolerance Limit (±)	10%

Remark: "Displayed Reading" presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.



**REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION**

**Information supplied by customer:**

**CONTACT:** MR. SAM LAM **WORK ORDER:** HK1610310  
**CLIENT:** LAM GEOTECHNICS LIMITED  
**DATE RECEIVED:** 08/06/2016  
**DATE OF ISSUE:** 15/06/2016  
**ADDRESS:** 11/F, CENTRE POINT, 181-185, GLOUCESTER ROAD,  
WANCHAI, HONG KONG  
**PROJECT:** ---

**METHOD OF PERFORMANCE CHECK/ CALIBRATION:**

Ref: APHA22nd ed 2130B

**COMMENTS**

It is certified that the item under performance check/calibration has been calibrated/checked by corresponding calibrated equipment in the laboratory.  
Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.

<b>Scope of Test:</b>	Turbidity
<b>Equipment Type:</b>	Turbidimeter
<b>Brand Name:</b>	Xin Rui
<b>Model No.:</b>	WGZ-3B
<b>Serial No.:</b>	1512046
<b>Equipment No.:</b>	---
<b>Date of Calibration:</b>	08/06/2016

Remarks:

This is the Final Report. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Approved Signatory:

Ms. Wong Po Yan, Pauline  
Testing Engineer

Issue Date:

15/06/2016

This report may not be reproduced except with prior written approval from Pilot Testing Limited.

Address: No.B12, 5th Floor, Block B, Tonic Industrial Centre, No.19 Lam Hing Street, Kowloon Bay, Kowloon  
Phone +852 2527 6691 | Email info@pilot-testing.com



**REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION**

**WORK ORDER:** HK1610310  
**DATE OF ISSUE:** 15/06/2016  
**CLIENT:** LAM GEOTECHNICS LIMITED

<b>Equipment Type:</b>	Turbidimeter
<b>Brand Name:</b>	Xin Rui
<b>Model No.:</b>	WGZ-3B
<b>Serial No.:</b>	1512046
<b>Equipment No.:</b>	---
<b>Date of Calibration:</b>	08/06/2016
<b>Date of next Calibration:</b>	08/09/2016

**Parameters:**  
**Turbidity**

Method Ref: APHA 22<sup>nd</sup> ed. 2130B

Expected Reading (NTU)	Display Reading (NTU)	Tolerance
0	0.00	---
4	4.20	5.0%
10	9.85	-1.5%
40	42.0	5.0%
100	96.0	-4.0%
400	410	2.5%
1000	975	-2.5%
	Tolerance Limit ( $\pm$ )	10%

Remark: "Displayed Reading" presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.



**REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION**

**Information supplied by customer:**

**CONTACT:** MR. SAM LAM **WORK ORDER:** HK1610441  
**CLIENT:** LAM GEOTECHNICS LIMITED  
**DATE RECEIVED:** 02/09/2016  
**DATE OF ISSUE:** 05/09/2016  
**ADDRESS:** 11/F, CENTRE POINT, 181-185, GLOUCESTER ROAD,  
WANCHAI, HONG KONG  
**PROJECT:** ---

**METHOD OF PERFORMANCE CHECK/ CALIBRATION:**

Ref: APHA22nd ed 2130B

**COMMENTS**

It is certified that the item under performance check/calibration has been calibrated/checked by corresponding calibrated equipment in the laboratory.  
Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.

<b>Scope of Test:</b>	Turbidity
<b>Equipment Type:</b>	Turbidimeter
<b>Brand Name:</b>	Xin Rui
<b>Model No.:</b>	WGZ-3B
<b>Serial No.:</b>	1512046
<b>Equipment No.:</b>	---
<b>Date of Calibration:</b>	05/09/2016

Remarks:

This is the Final Report. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Approved Signatory: \_\_\_\_\_  
Ms. Wong Po Yan, Pauline  
Testing Engineer

Issue Date: \_\_\_\_\_ 05/09/2016

This report may not be reproduced except with prior written approval from Pilot Testing Limited.

**REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION**

**WORK ORDER:** HK1610441  
**DATE OF ISSUE:** 05/09/2016  
**CLIENT:** LAM GEOTECHNICS LIMITED

<b>Equipment Type:</b>	Turbidimeter
<b>Brand Name:</b>	Xin Rui
<b>Model No.:</b>	WGZ-3B
<b>Serial No.:</b>	1512046
<b>Equipment No.:</b>	---
<b>Date of Calibration:</b>	05/09/2016
<b>Date of next Calibration:</b>	05/12/2016

**Parameters:****Turbidity**Method Ref: APHA 22<sup>nd</sup> ed. 2130B

Expected Reading (NTU)	Display Reading (NTU)	Tolerance
0	0.00	---
4	4.10	2.5%
10	10.1	1.0%
40	41.2	3.0%
100	109	9.0%
400	407	1.8%
1000	1000	0.0%
	Tolerance Limit ( $\pm$ )	10%

Remark: "Displayed Reading" presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.



## EQUIPMENT PERFORMANCE CHECK / CALIBRATION REPORT

Report No. : HK1610344  
 Project Name : EQUIPMENT PERFORMANCE CHECK/CALIBRATION REPORT  
 Date of Issue : 11/7/16

Customer : LAM GEOTECHNICS LIMITED  
 Address : 11/F., CENTRE POINT, 181-185 GLOUCESTER ROAD, WAN CHAI, HONG KONG

---

Calibration Job No. : HK1610344  
 Test Item No. : HK1610344-01  
 Test Item Details :  
 Test Item Description : Multifunctional Meter  
 Manufacturer : YSI  
 Model No. : Professional Plus  
 Serial No. : 14E100105  
 Performance Method : Checked according to in-house method CAL005  
 (References: Temperature (Section 6 of International Accreditation New Zealand Technical Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure), pH value (APHA 21e 4500H:B), Salinity (Refer to Conductivity APHA 19e 2510B) , Dissolved oxygen (APHA 19e 4500-O,C))

Test Item Receipt Date : 6-Jul-16  
 Test Item Calibration Date : 11-Jul-16

---

- Notes :
1. This report shall not be reproduced, except in full, without prior approval from Pilot Testing Limited.
  2. Results relate to item(s) as received.
  3.  $\pm$  indicates the tolerance limit
  4. N/A = Not applicable
  5. APHA - American Public Health Association, American Water Works Association and Water Environment Federation, Standard Methods for the Examination of Water and Wastewater, APHA-AWWA-WEF. USA
  6. DO, pH, salinity and temperature performance check was conducted by Pilot Testing Limited.
  7. Because of high sensitivity and ease of measurement, the conductivity method (according to APHA 19e 2510) is used to determine salinity.

Approved Signatory :

Ms. Wong Po Yan, Pauline  
 (Testing Engineer)

Issue Date:

11/7/16


**REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION**

**WORK ORDER:** HK1610344  
**DATE OF ISSUE:** 11/7/16  
**CLIENT:** LAM GEOTECHNICS LIMITED

<b>Equipment Type</b>	Multifunctional Meter
<b>Manufacturer</b>	YSI
<b>Model No.</b>	Professional Plus
<b>Serial No.</b>	14E100105
<b>Date of Calibration</b>	11-Jul-16
<b>Date of next Calibration</b>	11-Oct-16

**Parameters:**

**Temperature (Method Ref: Section 6 of International Accreditation New Zealand Technical Guide No.3 Second edition March 2008: Working Thermometer Calibration Procedure)**

Reference Reading (°C)	Display Reading (°C)	Deviation (°C)
11.6	11.8	0.2
21.5	21.5	0.0
31.8	31.4	-0.4
Tolerance Limit		±2.0

**pH Value (Method Ref: APHA21e, 4500H:B)**

Expected Reading (pH unit)	Reference Reading (pH unit)	Display Reading (pH unit)	Deviation (pH unit)
4.0	4.04	3.99	-0.05
7.0	7.04	7.11	0.07
10.0	9.98	10.06	0.08
Tolerance Limit			±0.20

**Conductivity (Method Ref: APHA 19e, 2510)**

KCl concentration (mol/L)	Reference Reading (ms/cm)	Display Reading (ms/cm)	Deviation (%)
0.0000	0.00	0.00	--
0.1000	12.76	12.69	-0.55
0.2000	24.40	24.30	-0.41
0.5000	56.20	55.80	-0.71
Tolerance Limit			±2.0

**Dissolved Oxygen (DO) (Method Ref: APHA 19e, 4500-O, C)**

Reference DO reading (mg/L)	DO reading od DO probe (mg/L)	Deviation (mg/L)
7.20	7.17	-0.03
5.10	4.94	-0.16
4.00	3.92	-0.08
Tolerance Limit		±0.20

- Remarks:
- (1) Maximum tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.
  - (2) Displayed reading presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.
  - (3) Because of high sensitivity and ease of measurement, the conductivity method (according to APHA 19e 2510) is used to determine salinity.
  - (4) Due to the malfunction of pH sensor, there is no reading shown on the multimeter's screen. pH parameter is failed to comply with the tolerance.

- End of Report -



## EQUIPMENT PERFORMANCE CHECK / CALIBRATION REPORT

**Report No.** : HK1610365  
**Project Name** : EQUIPMENT PERFORMANCE CHECK/CALIBRATION REPORT  
**Date of Issue** : 19/07/2016  
  
**Customer** : LAM GEOTECHNICS LIMITED  
**Address** : 11/F., CENTRE POINT, 181-185 GLOUCESTER ROAD, WAN CHAI, HONG KONG  


---

**Calibration Job No.** : HK1610365  
**Test Item No.** : HK1610365-01  
**Test Item Details**  
**Test Item Description** : Multifunctional Meter  
**Manufacturer** : YSI  
**Model No.** : Professional Plus  
**Serial No.** : 14M100277  
**Performance Method** : Checked according to in-house method CAL005  
(References: Temperature (Section 6 of International Accreditation New Zealand Technical Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure), pH value (APHA 21e 4500H:B), Salinity (Refer to Conductivity APHA 19e 2510B ) , Dissolved oxygen (APHA 19e 4500-O,C))  
**Test Item Receipt Date** : 19-Jul-16  
**Test Item Calibration Date** : 19-Jul-16  


---

- Notes :
1. This report shall not be reproduced, except in full, without prior approval from Pilot Testing Limited.
  2. Results relate to item(s) as received.
  3. ± indicates the tolerance limit
  4. N/A = Not applicable
  5. APHA - American Public Health Association, American Water Works Association and Water Environment Federation, Standard Methods for the Examination of Water and Wastewater, APHA-AWWA-WEF. USA
  6. DO, pH, salinity and temperature performance check was conducted by Pilot Testing Limited.
  7. Because of high sensitivity and ease of measurement, the conductivity method (according to APHA 19e 2510) is used to determine salinity.

Approved Signatory :

Ms. Wong Po Yan, Pauline  
(Testing Engineer)

Issue Date:

19/07/2016


**REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION**

**WORK ORDER:** HK1610365  
**DATE OF ISSUE:** 19/07/2016  
**CLIENT:** LAM GEOTECHNICS LIMITED

<b>Equipment Type</b>	Multifunctional Meter
<b>Manufacturer</b>	YSI
<b>Model No.</b>	Professional Plus
<b>Serial No.</b>	14M100277
<b>Date of Calibration</b>	19-Jul-16
<b>Date of next Calibration</b>	19-Oct-16

**Parameters:**

**Temperature (Method Ref: Section 6 of International Accreditation New Zealand Technical Guide No.3 Second edition March 2008: Working Thermometer Calibration Procedure)**

Reference Reading (°C)	Display Reading (°C)	Deviation (°C)
10.9	10.8	-0.1
20.8	20.7	-0.1
29.5	29.3	-0.2
Tolerance Limit		±2.0

**pH Value (Method Ref: APHA21e, 4500H:B)**

Expected Reading (pH unit)	Reference Reading (pH unit)	Display Reading (pH unit)	Deviation (pH unit)
4.0	4.23	4.22	-0.01
7.0	7.03	6.91	-0.12
10.0	10.04	9.93	-0.11
Tolerance Limit			±0.20

**Conductivity (Method Ref: APHA 19e, 2510)**

KCl concentration (mol/L)	Reference Reading (ms/cm)	Display Reading (ms/cm)	Deviation (%)
0.0000	0.00	0.00	--
0.1000	12.60	12.63	0.24
0.2000	24.30	24.40	0.41
0.5000	57.80	57.70	-0.17
Tolerance Limit			±2.0

**Dissolved Oxygen (DO) (Method Ref: APHA 19e, 4500-O, C)**

Reference DO reading (mg/L)	DO reading od DO probe (mg/L)	Deviation (mg/L)
8.23	8.34	0.11
6.00	5.93	-0.07
4.60	4.47	-0.13
Tolerance Limit		±0.20

- Remarks:
- (1) Maximum tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.
  - (2) Displayed reading presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.
  - (3) Because of high sensitivity and ease of measurement, the conductivity method (according to APHA 19e 2510) is used to determine salinity.
  - (4) Due to the malfunction of pH sensor, there is no reading shown on the multimeter's screen. pH parameter is failed to comply with the tolerance.

- End of Report -



TISCH ENVIRONMENTAL, INC.  
 145 SOUTH MIAMI AVE  
 VILLAGE OF CLEVELAND, OH  
 45002  
 513.467.9000  
 877.263.7610 TOLL FREE  
 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - May 20, 2016 Rootsmeter S/N 0438320 Ta (K) - 293  
 Operator Tisch Orifice I.D. - 3166 Pa (mm) - 748.03

PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1	NA	NA	1.00	1.4270	3.2	2.00
2	NA	NA	1.00	1.0220	6.4	4.00
3	NA	NA	1.00	0.9100	7.9	5.00
4	NA	NA	1.00	0.8730	8.8	5.50
5	NA	NA	1.00	0.7180	12.7	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9967	0.6985	1.4150	0.9957	0.6977	0.8851
0.9925	0.9711	2.0010	0.9915	0.9701	1.2517
0.9904	1.0883	2.2372	0.9893	1.0872	1.3995
0.9892	1.1332	2.3464	0.9882	1.1320	1.4678
0.9840	1.3705	2.8299	0.9830	1.3691	1.7702
Qstd slope (m) = 2.10714			Qa slope (m) = 1.31946		
intercept (b) = -0.05158			intercept (b) = -0.03226		
coefficient (r) = 0.99978			coefficient (r) = 0.99978		
y axis = SQRT[H2O(Pa/760)(298/Ta)]			y axis = SQRT[H2O(Ta/Pa)]		

CALCULATIONS

$$Vstd = \text{Diff. Vol} [(Pa - \text{Diff. Hg}) / 760] (298 / Ta)$$

$$Qstd = Vstd / \text{Time}$$

$$Va = \text{Diff Vol} [(Pa - \text{Diff Hg}) / Pa]$$

$$Qa = Va / \text{Time}$$

For subsequent flow rate calculations:

$$Qstd = 1/m \{ [\text{SQRT}(\text{H2O}(\text{Pa}/760)(298/\text{Ta}))] - b \}$$

$$Qa = 1/m \{ [\text{SQRT}(\text{H2O}(\text{Ta}/\text{Pa}))] - b \}$$





## Calibration Data for High Volume Sampler (TSP Sampler)

Location : CMA1b  
 Equipment no. : HVS001  
 Calibration Date : 13-Jul-16  
 Calibration Due Date : 13-Sep-16

### CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, $T_a$	302	Kelvin	Pressure, $P_a$
			1005 mmHg

Orifice Transfer Standard Information					
Equipment No.	Ori002	Slope, $m_c$	2.10714	Intercept, $b_c$	-0.05158
Last Calibration Date	20-May-16	$\left( \frac{H \times P_a}{1013.3 \times 298 / T_a} \right)^{1/2}$ $= m_c \times Q_{std} + b_c$			
Next Calibration Date	20-May-17				

Calibration of TSP						
Calibration Point	Manometer Reading			$Q_{std}$ ( $m^3 / min.$ ) X-axis	Continuous Flow Recorder, W (CFM)	IC $(W(P_a/1013.3 \times 298/T_a)^{1/2}/35.31)$ Y-axis
	(up)	(down)	(difference)			
1	5.6	5.6	11.2	1.5957	54	53.4211
2	4.4	4.4	8.8	1.4172	48	47.4854
3	3.6	3.6	7.2	1.2842	42	41.5497
4	2.5	2.5	5.0	1.0743	34	33.6355
5	1.6	1.6	3.2	0.8643	28	27.6998

By Linear Regression of Y on X

Slope,  $m$  = 36.0048      Intercept,  $b$  = -4.1452  
 Correlation Coefficient\* = 0.9976  
 Calibration Accepted = Yes/No\*\*

\* if Correlation Coefficient < 0.990, check and recalibration again.

\*\* Delete as appropriate.

Remarks : As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been re-assigned from EL452 to HVS001 with respect to the update in quality management system.

Calibrated by : Kit Au      Checked by : Pauline Wong  
 Date : 13-Jul-16      Date : 13-Jul-16



## Calibration Data for High Volume Sampler (TSP Sampler)

Location : CMA1b  
 Equipment no. : HVS001

Calibration Date : 12-Sep-16  
 Calibration Due Date : 13-Nov-16

### CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, T <sub>a</sub>	302	Kelvin	Pressure, P <sub>a</sub>
			1010 mmHg

Orifice Transfer Standard Information					
Equipment No.	Ori002	Slope, m <sub>c</sub>	2.10714	Intercept, b <sub>c</sub>	-0.05158
Last Calibration Date	20-May-16	$\left( H \times P_a / 1013.3 \times 298 / T_a \right)^{1/2}$ $= m_c \times Q_{std} + b_c$			
Next Calibration Date	20-May-17				

Calibration of TSP						
Calibration Point	Manometer Reading			Q <sub>std</sub> (m <sup>3</sup> / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P <sub>a</sub> /1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31) Y-axis
	(up)	(down)	(difference)			
1	1.2	1.2	2.4	0.7536	12	11.9008
2	2.2	2.2	4.4	1.0117	20	19.8347
3	3.5	3.5	7.0	1.2697	26	25.7852
4	4.5	4.5	9.0	1.4364	30	29.7521
5	5.5	5.5	11.0	1.5855	34	33.7190

By Linear Regression of Y on X

Slope, m = 25.7206      Intercept, b = -6.9594  
 Correlation Coefficient\* = 0.9984  
 Calibration Accepted = Yes/No\*\*

\* if Correlation Coefficient < 0.990, check and recalibration again.

\*\* Delete as appropriate.

Remarks : As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

re-assigned from EL452 to HVS001 with respect to the update in quality management system.

Calibrated by : Jackey MA  
 Date : 12-Sep-16

Checked by : Pauline Wong  
 Date : 12-Sep-16



### Calibration Data for High Volume Sampler (TSP Sampler)

Location : CMA2a  
 Equipment no. : HVS002

Calibration Date : 13-Jul-16  
 Calibration Due Date : 13-Sep-16

#### CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, $T_a$	302	Kelvin	Pressure, $P_a$
			1005 mmHg

Orifice Transfer Standard Information					
Equipment No.	Ori002	Slope, $m_c$	2.10714	Intercept, $b_c$	-0.05158
Last Calibration Date	20-May-16	$\left( \frac{H \times P_a}{1013.3 \times 298 / T_a} \right)^{1/2}$ $= m_c \times Q_{std} + b_c$			
Next Calibration Date	20-May-17				

Calibration of TSP						
Calibration Point	Manometer Reading			$Q_{std}$ ( $m^3 / min.$ ) X-axis	Continuous Flow Recorder, W (CFM)	IC ( $W(P_a/1013.3 \times 298/T_a)^{1/2}/35.31$ ) Y-axis
	(up)	(down)	(difference)			
1	6.8	6.8	13.6	1.7559	58	57.3782
2	5.5	5.5	11.0	1.5816	52	51.4425
3	4.2	4.2	8.4	1.3852	46	45.5068
4	2.9	2.9	5.8	1.1552	38	37.5926
5	1.6	1.6	3.2	0.8643	30	29.6784

By Linear Regression of Y on X

Slope,  $m$  = 31.2362      Intercept,  $b$  = 2.1999  
 Correlation Coefficient\* = 0.9991  
 Calibration Accepted = Yes/No\*\*

\* if Correlation Coefficient < 0.990, check and recalibration again.

\*\* Delete as appropriate.

Remarks : As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been re-assigned from EL449 to HVS002 with respect to the update in quality management system.

Calibrated by : Kit Au  
 Date : 13-Jul-16

Checked by : Pualine Wong  
 Date : 13-Jul-16



### Calibration Data for High Volume Sampler (TSP Sampler)

Location : CMA2a  
 Equipment no. : HVS002

Calibration Date : 12-Sep-16  
 Calibration Due Date : 13-Nov-16

#### CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, T <sub>a</sub>	302	Kelvin	Pressure, P <sub>a</sub>
			1010 mmHg

Orifice Transfer Standard Information					
Equipment No.	Ori002	Slope, m <sub>c</sub>	2.10714	Intercept, b <sub>c</sub>	-0.05158
Last Calibration Date	20-May-16	$\left( \frac{H \times P_a}{1013.3 \times 298 / T_a} \right)^{1/2}$ $= m_c \times Q_{std} + b_c$			
Next Calibration Date	20-May-17				

Calibration of TSP						
Calibration Point	Manometer Reading			Q <sub>std</sub> (m <sup>3</sup> / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P <sub>a</sub> /1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31) Y-axis
	(up)	(down)	(difference)			
1	1.4	1.4	2.8	0.8120	28	27.7686
2	2.3	2.3	4.6	1.0339	34	33.7190
3	4.3	4.3	8.6	1.4047	44	43.6364
4	4.9	4.9	9.8	1.4979	48	47.6034
5	6.0	6.0	12.0	1.6549	56	55.5372

By Linear Regression of Y on X

Slope, m = 31.4606      Intercept, b = 1.3620  
 Correlation Coefficient\* = 0.9900  
 Calibration Accepted = Yes/No\*\*

\* if Correlation Coefficient < 0.990, check and recalibration again.

\*\* Delete as appropriate.

Remarks : As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

re-assigned from EL449 to HVS002 with respect to the update in quality management system.

Calibrated by : Jackey MA  
 Date : 12-Sep-16

Checked by : Pualine Wong  
 Date : 12-Sep-16



## Calibration Data for High Volume Sampler (TSP Sampler)

Location : CMA3a Calibration Date : 13-Jul-16  
 Equipment no. : HVS012 Calibration Due Date : 13-Sep-16

### CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, T <sub>a</sub>	302	Kelvin	Pressure, P <sub>a</sub>
			1005 mmHg

Orifice Transfer Standard Information					
Equipment No.	Ori002	Slope, m <sub>c</sub>	2.10714	Intercept, b <sub>c</sub>	-0.05158
Last Calibration Date	20-May-16	$\left( \frac{H \times P_a}{1013.3 \times 298 / T_a} \right)^{1/2}$ $= m_c \times Q_{std} + b_c$			
Next Calibration Date	20-May-17				

Calibration of TSP						
Calibration Point	Manometer Reading			Q <sub>std</sub> (m <sup>3</sup> / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P <sub>a</sub> /1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31) Y-axis
	(up)	(down)	(difference)			
1	5.4	5.4	10.8	1.5674	52	51.4425
2	4.4	4.4	8.8	1.4172	48	47.4854
3	3.4	3.4	6.8	1.2488	42	41.5497
4	2.4	2.4	4.8	1.0531	38	37.5926
5	1.4	1.4	2.8	0.8101	30	29.6784

By Linear Regression of Y on X

Slope, m = 28.4435 Intercept, b = 6.8685  
 Correlation Coefficient\* = 0.9975  
 Calibration Accepted = Yes/No\*\*

\* if Correlation Coefficient < 0.990, check and recalibration again.

\*\* Delete as appropriate.

Remarks : As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been  
 re-assigned from EL333 to HVS012 with respect to the update in quality management system.

Calibrated by : Kit Au Checked by : Pauline Wong  
 Date : 13-Jul-16 Date : 13-Jul-16



## Calibration Data for High Volume Sampler (TSP Sampler)

Location : CMA3a Calibration Date : 12-Sep-16  
 Equipment no. : HVS012 Calibration Due Date : 13-Nov-16

### CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, $T_a$	302	Kelvin	Pressure, $P_a$
			1010 mmHg

Orifice Transfer Standard Information					
Equipment No.	Ori002	Slope, $m_c$	2.10714	Intercept, $b_c$	-0.05158
Last Calibration Date	20-May-16	$\left( H \times P_a / 1013.3 \times 298 / T_a \right)^{1/2}$ $= m_c \times Q_{std} + b_c$			
Next Calibration Date	20-May-17				

Calibration of TSP						
Calibration Point	Manometer Reading			$Q_{std}$ ( $m^3 / min.$ ) X-axis	Continuous Flow Recorder, W (CFM)	IC $(W(P_a/1013.3 \times 298/T_a)^{1/2}/35.31)$ Y-axis
	(up)	(down)	(difference)			
1	1.2	1.2	2.4	0.7536	24	23.8017
2	1.8	1.8	3.6	0.9175	32	31.7356
3	3.2	3.2	6.4	1.2152	40	39.6695
4	4.2	4.2	8.4	1.3886	45	44.6281
5	5.4	5.4	10.8	1.5712	50	49.5868

By Linear Regression of Y on X

Slope,  $m$  = 30.5105 Intercept,  $b$  = 2.2112  
 Correlation Coefficient\* = 0.9943  
 Calibration Accepted = Yes/No\*\*

\* if Correlation Coefficient < 0.990, check and recalibration again.

\*\* Delete as appropriate.

Remarks : As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

re-assigned from EL333 to HVS012 with respect to the update in quality management system.

Calibrated by : Jackey MA Checked by : Pauline Wong  
 Date : 12-Sep-16 Date : 12-Sep-16



## Calibration Data for High Volume Sampler (TSP Sampler)

Location : CMA4a  
 Equipment no. : HVS004

Calibration Date : 13-Jul-16  
 Calibration Due Date : 13-Sep-16

### CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, T <sub>a</sub>	302	Kelvin	Pressure, P <sub>a</sub>
			1005 mmHg

Orifice Transfer Standard Information					
Equipment No.	Ori002	Slope, m <sub>c</sub>	2.10714	Intercept, b <sub>c</sub>	-0.05158
Last Calibration Date	20-May-16	$\left( H \times P_a / 1013.3 \times 298 / T_a \right)^{1/2}$ $= m_c \times Q_{std} + b_c$			
Next Calibration Date	20-May-17				

Calibration of TSP						
Calibration Point	Manometer Reading			Q <sub>std</sub> (m <sup>3</sup> / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P <sub>a</sub> /1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31) Y-axis
	(up)	(down)	(difference)			
1	5.5	5.5	11.0	1.5816	52	51.4425
2	4.4	4.4	8.8	1.4172	48	47.4854
3	3.4	3.4	6.8	1.2488	40	39.5711
4	2.1	2.1	4.2	0.9866	32	31.6569
5	1.5	1.5	3.0	0.8377	24	23.7427

By Linear Regression of Y on X

Slope, m = 37.0124      Intercept, b = -6.1671  
 Correlation Coefficient\* = 0.9947  
 Calibration Accepted = Yes/No\*\*

\* if Correlation Coefficient < 0.990, check and recalibration again.

\*\* Delete as appropriate.

Remarks : As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been re-assigned from EL390 to HVS004 with respect to the update in quality management system.

Calibrated by : Kit Au  
 Date : 13-Jul-16

Checked by : Pauline Wong  
 Date : 13-Jul-16



## Calibration Data for High Volume Sampler (TSP Sampler)

Location : CMA4a  
 Equipment no. : HVS004

Calibration Date : 12-Sep-16  
 Calibration Due Date : 13-Nov-16

### CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, $T_a$	302	Kelvin	Pressure, $P_a$
			1010 mmHg

Orifice Transfer Standard Information					
Equipment No.	Ori002	Slope, $m_c$	2.10714	Intercept, $b_c$	-0.05158
Last Calibration Date	20-May-16	$\left( H \times P_a / 1013.3 \times 298 / T_a \right)^{1/2}$ $= m_c \times Q_{std} + b_c$			
Next Calibration Date	20-May-17				

Calibration of TSP						
Calibration Point	Manometer Reading			$Q_{std}$ ( $m^3 / min.$ ) X-axis	Continuous Flow Recorder, W (CFM)	IC ( $W(P_a/1013.3 \times 298/T_a)^{1/2}/35.31$ ) Y-axis
	(up)	(down)	(difference)			
1	1.4	1.4	2.8	0.8120	22	21.8182
2	2.2	2.2	4.4	1.0117	32	31.7356
3	3.4	3.4	6.8	1.2518	44	43.6364
4	4.4	4.4	8.8	1.4207	48	47.6034
5	5.5	5.5	11.0	1.5855	56	55.5372

By Linear Regression of Y on X

Slope, m = 42.7983      Intercept, b = -11.9911  
 Correlation Coefficient\* = 0.9952  
 Calibration Accepted = Yes/No\*\*

\* if Correlation Coefficient < 0.990, check and recalibration again.

\*\* Delete as appropriate.

Remarks : As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

re-assigned from EL390 to HVS004 with respect to the update in quality management system.

Calibrated by : Jackey MA  
 Date : 12-Sep-16

Checked by : Pauline Wong  
 Date : 12-Sep-16





## Calibration Data for High Volume Sampler (TSP Sampler)

Location : CMA5b  
 Equipment no. : HVS010

Calibration Date : 13-Jul-16  
 Calibration Due Date : 13-Sep-16

### CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, $T_a$	302	Kelvin	Pressure, $P_a$
			1005 mmHg

Orifice Transfer Standard Information					
Equipment No.	Orif002	Slope, $m_c$	2.10714	Intercept, $b_c$	-0.05158
Last Calibration Date	20-May-16	$(H \times P_a / 1013.3 \times 298 / T_a)^{1/2}$ $= m_c \times Q_{std} + b_c$			
Next Calibration Date	20-May-17				

Calibration of TSP						
Calibration Point	Manometer Reading			$Q_{std}$ ( $m^3 / \text{min.}$ ) X-axis	Continuous Flow Recorder, W (CFM)	IC ( $W(P_a/1013.3 \times 298/T_a)^{1/2}/35.31$ ) Y-axis
	H (inches of water) (up)	(down)	(difference)			
1	5.5	5.5	11.0	1.5816	58	57.3782
2	4.3	4.3	8.6	1.4013	53	52.4318
3	3.4	3.4	6.8	1.2488	48	47.4854
4	2.2	2.2	4.4	1.0093	41	40.5604
5	1.4	1.4	2.8	0.8101	34	33.6355

By Linear Regression of Y on X

Slope, m = 30.6917      Intercept, b = 9.1551  
 Correlation Coefficient\* = 0.9993  
 Calibration Accepted = Yes/No\*\*

\* if Correlation Coefficient < 0.990, check and recalibration again.

\*\* Delete as appropriate.

Remarks : As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been re-assigned from EL222 to HVS010 with respect to the update in quality management system.

Calibrated by : Kit Au  
 Date : 13-Jul-16

Checked by : Pauline Wong  
 Date : 13-Jul-16



## Calibration Data for High Volume Sampler (TSP Sampler)

Location : CMA5b  
 Equipment no. : HVS010

Calibration Date : 12-Sep-16  
 Calibration Due Date : 13-Nov-16

### CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, T <sub>a</sub>	302	Kelvin	Pressure, P <sub>a</sub>
			1010 mmHg

Orifice Transfer Standard Information				
Equipment No.	Ori002	Slope, m <sub>c</sub>	2.10714	Intercept, b <sub>c</sub>
				-0.05158
Last Calibration Date	20-May-16	$(H \times P_a / 1013.3 \times 298 / T_a)^{1/2}$ $= m_c \times Q_{std} + b_c$		
Next Calibration Date	20-May-17			

Calibration of TSP						
Calibration Point	Manometer Reading			Q <sub>std</sub> (m <sup>3</sup> / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P <sub>a</sub> /1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31) Y-axis
	(up)	(down)	(difference)			
1	1.4	1.4	2.8	0.8120	34	33.7190
2	2.2	2.2	4.4	1.0117	42	41.6529
3	3.4	3.4	6.8	1.2518	50	49.5868
4	4.4	4.4	8.8	1.4207	56	55.5372
5	5.6	5.6	11.2	1.5996	61	60.4959

By Linear Regression of Y on X

Slope, m = 34.0485                      Intercept, b = 6.6876  
 Correlation Coefficient\* = 0.9985  
 Calibration Accepted = Yes/No\*\*

\* if Correlation Coefficient < 0.990, check and recalibration again.

\*\* Delete as appropriate.

Remarks : As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been re-assigned from EL222 to HVS010 with respect to the update in quality management system.

Calibrated by : Jackey MA  
 Date : 12-Sep-16

Checked by : Pauline Wong  
 Date : 12-Sep-16



## Calibration Data for High Volume Sampler (TSP Sampler)

Location : CMA6a  
 Equipment no. : HVS013

Calibration Date : 13-Jul-16  
 Calibration Due Date : 13-Sep-16

### CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, $T_a$	302	Kelvin Pressure, $P_a$	1005 mmHg

Orifice Transfer Standard Information					
Equipment No.	Ori002	Slope, $m_c$	2.10714	Intercept, $b_c$	-0.05158
Last Calibration Date	20-May-16	$(H \times P_a / 1013.3 \times 298 / T_a)^{1/2}$			
Next Calibration Date	20-May-17	= $m_c \times Q_{std} + b_c$			

Calibration of TSP						
Calibration Point	Manometer Reading			Q <sub>std</sub> (m <sup>3</sup> / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC ( $W(P_a/1013.3 \times 298/T_a)^{1/2}/35.31$ ) Y-axis
	H (inches of water) (up)	(down)	(difference)			
1	5.8	5.8	11.6	1.6235	60	59.3567
2	4.8	4.8	9.6	1.4791	52	51.4425
3	3.8	3.8	7.6	1.3188	48	47.4854
4	2.4	2.4	4.8	1.0531	40	39.5711
5	1.4	1.4	2.8	0.8101	32	31.6569

By Linear Regression of Y on X

Slope, m = 32.4558                      Intercept, b = 5.1084

Correlation Coefficient\* = 0.9939

Calibration Accepted = Yes/No\*\*

\* if Correlation Coefficient < 0.990, check and recalibration again.

\*\* Delete as appropriate.

Remarks : As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been re-assigned from EL551 to HVS013 with respect to the update in quality management system.

Calibrated by : Kit Au  
 Date : 13-Jul-16

Checked by : Pauline Wong  
 Date : 13-Jul-16



## Calibration Data for High Volume Sampler (TSP Sampler)

Location : CMA6a  
 Equipment no. : HVS013

Calibration Date : 12-Sep-16  
 Calibration Due Date : 13-Nov-16

### CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, $T_a$	302	Kelvin	Pressure, $P_a$
			1010 mmHg

Orifice Transfer Standard Information					
Equipment No.	Ori002	Slope, $m_c$	2.10714	Intercept, $b_c$	-0.05158
Last Calibration Date	20-May-16	$(H \times P_a / 1013.3 \times 298 / T_a)^{1/2}$			
Next Calibration Date	20-May-17	= $m_c \times Q_{std} + b_c$			

Calibration of TSP						
Calibration Point	Manometer Reading H (inches of water)			Q <sub>std</sub> (m <sup>3</sup> / min.)	Continuous Flow Recorder, W (CFM)	IC $(W(P_a/1013.3 \times 298/T_a)^{1/2}/35.31)$
	(up)	(down)	(difference)	X-axis	Y-axis	Y-axis
1	1.5	1.5	3.0	0.8397	31	30.7438
2	2.4	2.4	4.8	1.0556	39	38.6777
3	3.7	3.7	7.4	1.3048	48	47.6034
4	4.7	4.7	9.4	1.4675	53	52.5620
5	5.8	5.8	11.6	1.6275	60	59.5042

By Linear Regression of Y on X

Slope, m = 35.8920                      Intercept, b = 0.6298  
 Correlation Coefficient\* = 0.9992  
 Calibration Accepted = Yes/No\*\*

\* if Correlation Coefficient < 0.990, check and recalibration again.

\*\* Delete as appropriate.

Remarks : As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been re-assigned from EL551 to HVS013 with respect to the update in quality management system.

Calibrated by : Jackey MA  
 Date : 12-Sep-16

Checked by : Pauline Wong  
 Date : 12-Sep-16



***Appendix 5.1***

***Monitoring Schedules for Reporting Month and Coming Reporting Month***

Contract No. HK/2015/01  
**Wan Chai Development Phase II and Central-Wan Chai Bypass**  
**Sampling, Field Measurement and Testing Works (Stage 3)**  
**Environmental Monitoring Schedule**  
**September 2016**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
28-Aug	29-Aug	30-Aug	31-Aug	1-Sep	2-Sep	3-Sep
	Impact WQM Mid-ebb Mid-flood	Noise (daytime) (M1a, M2b, M3a, M4b, M5b, M6)  10:21 17:23	Impact WQM Mid-ebb Mid-flood	24hr TSP  11:48 18:32	1hr TSP  13:03 19:25	
4-Sep	5-Sep	6-Sep	7-Sep	8-Sep	9-Sep	10-Sep
	Impact WQM Mid-flood Mid-ebb	Noise (daytime) (M1a, M2b, M3a, M4b, M5b, M6)  8:28 14:42	24hr TSP  Impact WQM Mid-flood Mid-ebb	1hr TSP  9:53 15:52	Impact WQM Mid-ebb Mid-flood	
11-Sep	12-Sep	13-Sep	14-Sep	15-Sep	16-Sep	17-Sep
	Noise (daytime) (M1a)  Impact WQM Mid-ebb Mid-flood	24hr TSP  Noise (daytime) (M2b, M3a, M4b, M5b, M6)  9:00 16:43	1hr TSP  Impact WQM Mid-ebb Mid-flood			24hr TSP  Impact WQM Mid-ebb Mid-flood
18-Sep	19-Sep	20-Sep	21-Sep	22-Sep	23-Sep	24-Sep
	24hr TSP  Noise (daytime) (M2b)  Impact WQM Mid-flood Mid-ebb	24hr TSP (CMA5b) 1hr TSP  Noise (daytime) (M1a, M5b, M6)  7:52 14:01	Noise (daytime) (M3a, M4b)  Impact WQM Mid-flood Mid-ebb		Impact WQM Mid-ebb Mid-flood	24hr TSP
25-Sep	26-Sep					
	1hr TSP  Impact WQM Mid-ebb Mid-flood					
	9:07 16:18					

Contract No. HK/2015/01  
Wan Chai Development Phase II and Central-Wan Chai Bypass  
Sampling, Field Measurement and Testing Works (Stage 3)  
Tentative Environmental Monitoring Schedule  
October 2016

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		27-Sep	28-Sep	29-Sep	30-Sep	1-Oct
		Noise (daytime)		24hr TSP	1hr TSP	
	Impact WQM Mid-ebb 9:07 Mid-flood 16:18		Impact WQM Mid-ebb 10:45 Mid-flood 17:25		Impact WQM Mid-ebb 12:03 Mid-flood 18:16	
2-Oct	3-Oct	4-Oct	5-Oct	6-Oct	7-Oct	8-Oct
	Noise (daytime)	Noise (daytime)	24hr TSP	1hr TSP		
	Impact WQM Mid-flood 7:38 Mid-ebb 13:43		Impact WQM Mid-flood 8:56 Mid-ebb 14:48			Impact WQM Mid-ebb 4:12 Mid-flood 11:55
9-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct	15-Oct
		24hr TSP Noise (daytime)	1hr TSP Noise (daytime)			24hr TSP
		Impact WQM Mid-ebb 7:58 Mid-flood 15:45		Impact WQM Mid-ebb 9:47 Mid-flood 16:45		Impact WQM Mid-ebb 11:26 Mid-flood 17:47
16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oct
	1hr TSP Noise (daytime)	Noise (daytime)			24hr TSP	1hr TSP
	Impact WQM Mid-ebb 12:58 Mid-flood 18:58		Impact WQM Mid-flood 8:39 Mid-ebb 14:29		Impact WQM Mid-ebb 3:46 Mid-flood 10:48	
23-Oct	24-Oct	25-Oct	26-Oct			
	Noise (daytime)	Noise (daytime)				
	Impact WQM Mid-ebb 7:28 Mid-flood 14:57		Impact WQM Mid-ebb 9:30 Mid-flood 16:13		Impact WQM Mid-ebb 11:00 Mid-flood 17:10	



***Appendix 5.2***

***Noise Monitoring Results and Graphical Presentations***





**Noise Monitoring Result**

**Day Time (0700 - 1900hrs on normal weekdays)**

Location: M1a - Harbour Road Sports Centre

Date	Time	Weather	Measurement Noise Level			Baseline Level	Construction Noise Level	Limit Level
			Leq	L10	L90	Leq	Leq	Leq
Unit: dB(A), (30-min)								
30/8/2016	10:13	Fine	76.5	77.5	74.5	72	74	75
6/9/2016	10:35	Fine	76.8	79.0	74.0	72	75	75
12/9/2016	13:49	Fine	75.5	78.0	72.0	72	73	75
20/9/2016	14:00	Fine	74.7	76.0	72.5	72	71	75

Location: M2b - Noon-day gun area

Date	Time	Weather	Measurement Noise Level			Baseline Level	Construction Noise Level	Limit Level
			Leq	L10	L90	Leq	Leq	Leq
Unit: dB(A), (30-min)								
30/8/2016	10:56	Fine	66.4	68.0	64.5	68	66	75
6/9/2016	11:18	Fine	67.4	68.5	65.5	68	67	75
12/9/2016	14:25	Fine	67.0	68.0	65.0	68	67	75
19/9/2016	09:53	Fine	67.2	68.5	65.0	68	67	75

Location: M3a - Tung Lo Wan Fire Station

Date	Time	Weather	Measurement Noise Level			Baseline Level	Construction Noise Level	Limit Level
			Leq	L10	L90	Leq	Leq	Leq
Unit: dB(A), (30-min)								
30/8/2016	11:30	Fine	65.3	66.5	63.0	69	65	75
6/9/2016	13:00	Fine	66.0	67.0	64.5	69	66	75
13/9/2016	13:00	Fine	65.5	66.0	63.0	69	66	75
21/9/2016	10:25	Fine	66.0	67.5	63.0	69	66	75

Location: M4b - Victoria Centre

Date	Time	Weather	Measurement Noise Level			Baseline Noise Level	Construction Noise Level	Limit Level
			Leq	L10	L90	Leq	Leq	Leq
Unit: dB(A), (30min)								
30/8/2016	13:05	Fine	65.5	66.5	63.5	67	66	75
6/9/2016	13:40	Fine	65.4	67.0	63.5	67	65	75
13/9/2016	13:35	Fine	64.1	65.5	63.0	67	64	75
21/9/2016	11:30	Fine	64.4	65.5	62.0	67	64	75

Location: M5b - City Garden

Date	Time	Weather	Measurement Noise Level			Baseline Level	Construction Noise Level	Limit Level
			Leq	L10	L90	Leq	Leq	Leq
Unit: dB(A), (30min)								
30/8/2016	13:50	Fine	69.4	69.5	68.5	68	64	75
6/9/2016	14:20	Fine	72.1	76.0	67.0	68	70	75
13/9/2016	14:15	Fine	70.1	71.0	68.5	68	66	75
20/9/2016	14:49	Fine	70.1	71.0	69.0	68	66	75




Location: M6 - HK Baptist Church Henrietta Secondary School

Date	Time	Weather	Measurement Noise Level			Baseline Level	Construction Noise Level	Limit Level
			Leq	L10	L90	Leq	Leq	Leq
Unit: dB(A), (30-min)								
30/8/2016	14:26	Fine	71.5	72.0	70.0	71	64	70
6/9/2016	14:57	Fine	68.1	69.0	66.5	71	68	70
13/9/2016	14:55	Fine	71.7	72.5	69.0	71	65	70
20/9/2016	15:29	Fine	71.1	72.0	69.5	71	61	70






Graphic Presentation of Noise Monitoring Result

Day Time (0700 - 1900hrs on normal weekdays)



**Graphic Presentation of Noise Monitoring Result**

**Day Time (0700 - 1900hrs on normal weekdays)**





***Appendix 5.3***

***Air Quality Monitoring Results and Graphical Presentations, and Odour Patrol Results***



Location: CMA1b - Oil Street Site Office

Report on 24-hour TSP monitoring

Action Level ( $\mu\text{g}/\text{m}^3$ ) - 176.7

Limit Level ( $\mu\text{g}/\text{m}^3$ ) - 260

Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, $\text{m}^3/\text{min}$			Total Volume, $\text{m}^3$	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, $Q_{si}$	Final, $Q_{sf}$	Average		
1-Sep-16	8:00	Rainy	17032	2.8312	2.9116	8697.97	8721.97	24.00	1.12	1.12	1.12	1610	49.9
7-Sep-16	8:00	Rainy	16770	2.8039	2.8563	8724.97	8748.97	24.00	1.23	1.23	1.23	1770	29.6
13-Sep-16	8:00	Cloudy	17292	2.6595	2.8578	8751.97	8775.97	24.00	1.68	1.67	1.68	2415	82.1
19-Sep-16	8:00	Cloudy	17280	2.7187	2.9738	8778.97	8802.97	24.00	1.68	1.69	1.68	2422	105.3
24-Sep-16	8:00	Fine	17223	2.7318	3.0122	8806.00	8830.00	24.00	1.68	1.68	1.68	2421	115.8

Report on 1-hour TSP monitoring

Action Level ( $\mu\text{g}/\text{m}^3$ ) - 320.1

Limit Level ( $\mu\text{g}/\text{m}^3$ ) - 500

Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, $\text{m}^3/\text{min}$			Total Volume, $\text{m}^3$	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, $Q_{si}$	Final, $Q_{sf}$	Average		
2-Sep-16	8:45	Cloudy	17034	2.8157	2.8194	8721.97	8722.97	1.00	1.28	1.28	1.28	77	48.4
2-Sep-16	10:00	Cloudy	17024	2.8194	2.8229	8722.97	8723.97	1.00	1.28	1.28	1.28	77	45.7
2-Sep-16	13:00	Cloudy	16877	2.6847	2.7090	8723.97	8724.97	1.00	1.28	1.28	1.28	77	317.6
8-Sep-16	9:24	Cloudy	16769	2.8154	2.8173	8748.97	8749.97	1.00	1.12	1.12	1.12	67	28.2
8-Sep-16	10:35	Cloudy	16883	2.6575	2.6607	8749.97	8750.97	1.00	1.12	1.12	1.12	67	47.5
8-Sep-16	13:00	Cloudy	16756	2.8362	2.8378	8750.97	8751.97	1.00	1.12	1.12	1.12	67	23.7
14-Sep-16	9:10	Fine	17299	2.6298	2.6395	8775.97	8776.97	1.00	1.67	1.67	1.67	100	96.6
14-Sep-16	11:00	Fine	17268	2.6473	2.6585	8776.97	8777.97	1.00	1.67	1.67	1.67	100	111.6
14-Sep-16	13:00	Fine	17264	2.6343	2.6488	8777.97	8778.97	1.00	1.67	1.67	1.67	100	144.4
20-Sep-16	9:35	Rainy	17243	2.7176	2.7253	8802.97	8803.97	1.00	1.69	1.69	1.69	101	76.1
20-Sep-16	10:50	Rainy	17237	2.6874	2.6970	8803.97	8804.97	1.00	1.69	1.69	1.69	101	94.9
20-Sep-16	13:00	Rainy	17230	2.7048	2.7173	8804.97	8805.97	1.00	1.69	1.69	1.69	101	123.5
26-Sep-16	8:50	Fine	17218	2.6983	2.7119	8830.00	8831.00	1.00	1.83	1.83	1.83	110	124.2
26-Sep-16	11:00	Fine	16749	2.8118	2.8297	8831.00	8832.00	1.00	1.83	1.83	1.83	110	163.4
26-Sep-16	13:00	Fine	16745	2.8057	2.8330	8832.00	8833.00	1.00	1.83	1.83	1.83	110	249.3



Location: CMA2a - Causeway Bay Community Centre

Report on 24-hour TSP monitoring

Action Level ( $\mu\text{g}/\text{m}^3$ ) - 169.5

Limit Level ( $\mu\text{g}/\text{m}^3$ ) - 260

Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, $\text{m}^3/\text{min}$			Total Volume, $\text{m}^3$	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, $Q_{si}$	Final, $Q_{sf}$	Average		
1-Sep-16	8:00	Rainy	17033	2.8365	2.8771	18321.69	18345.69	24.00	1.09	1.08	1.09	1563	26.0
7-Sep-16	8:00	Rainy	16884	2.6744	2.6966	18348.69	18372.69	24.00	1.09	1.09	1.09	1572	14.1
13-Sep-16	8:00	Cloudy	17291	2.7125	2.8260	18375.69	18399.69	24.00	1.11	1.10	1.11	1593	71.2
19-Sep-16	8:00	Cloudy	17281	2.6722	2.7598	18402.69	18426.69	24.00	1.11	1.11	1.11	1599	54.8
24-Sep-16	8:00	Fine	17222	2.7109	2.8152	18429.69	18453.69	24.00	1.11	1.11	1.11	1598	65.3

Report on 1-hour TSP monitoring

Action Level ( $\mu\text{g}/\text{m}^3$ ) - 323.4

Limit Level ( $\mu\text{g}/\text{m}^3$ ) - 500

Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, $\text{m}^3/\text{min}$			Total Volume, $\text{m}^3$	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, $Q_{si}$	Final, $Q_{sf}$	Average		
2-Sep-16	8:03	Cloudy	17035	2.8346	2.8365	18345.69	18346.69	1.00	1.08	1.08	1.08	65	29.2
2-Sep-16	9:10	Cloudy	17025	2.8094	2.8120	18346.69	18347.69	1.00	1.08	1.08	1.08	65	40.0
2-Sep-16	13:00	Cloudy	16780	2.8372	2.8460	18347.69	18348.69	1.00	1.08	1.08	1.08	65	135.2
8-Sep-16	9:25	Cloudy	17313	2.6156	2.6178	18372.69	18373.69	1.00	1.09	1.09	1.09	65	33.6
8-Sep-16	10:35	Cloudy	17309	2.6444	2.6464	18373.69	18374.69	1.00	1.09	1.09	1.09	65	30.5
8-Sep-16	13:00	Cloudy	17305	2.6461	2.6487	18374.69	18375.69	1.00	1.09	1.09	1.09	65	39.7
14-Sep-16	8:05	Fine	17302	2.6423	2.6521	18399.69	18400.69	1.00	1.22	1.22	1.22	73	133.4
14-Sep-16	10:30	Fine	17267	2.6913	2.6954	18400.69	18401.69	1.00	1.10	1.10	1.10	66	61.9
14-Sep-16	15:00	Fine	17265	2.7030	2.7104	18401.69	18402.69	1.00	1.10	1.10	1.10	66	111.8
20-Sep-16	8:05	Rainy	17245	2.6399	2.6463	18426.69	18427.69	1.00	1.24	1.24	1.24	74	86.3
20-Sep-16	9:07	Rainy	17238	2.7095	2.7139	18427.69	18428.69	1.00	1.11	1.11	1.11	67	65.8
20-Sep-16	10:30	Rainy	17231	2.6932	2.6983	18428.69	18429.69	1.00	1.11	1.11	1.11	67	76.3
26-Sep-16	8:03	Fine	17217	2.6954	2.7043	18453.69	18454.69	1.00	1.11	1.11	1.11	66	134.0
26-Sep-16	9:30	Fine	16750	2.8217	2.8327	18454.69	18455.69	1.00	1.11	1.11	1.11	66	165.7
26-Sep-16	13:00	Fine	16743	2.8257	2.8381	18455.69	18456.69	1.00	1.11	1.11	1.11	66	186.7



Location: CMA3a - CWB PRE Site Office Area

Report on 24-hour TSP monitoring

Action Level ( $\mu\text{g}/\text{m}^3$ ) - 171

Limit Level ( $\mu\text{g}/\text{m}^3$ ) - 260

Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, $\text{m}^3/\text{min}$			Total Volume, $\text{m}^3$	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, $Q_{si}$	Final, $Q_{sf}$	Average		
1-Sep-16	8:00	Rainy	16715	2.8294	2.8939	5796.58	5820.58	24.00	1.13	1.13	1.13	1625	39.7
7-Sep-16	8:00	Rainy	15520	2.8285	2.8765	5823.58	5847.58	24.00	1.10	1.10	1.10	1586	30.3
13-Sep-16	8:00	Cloudy	17294	2.6914	2.7648	5850.58	5874.58	24.00	1.18	1.17	1.18	1693	43.4
19-Sep-16	8:00	Cloudy	17262	2.6922	2.7755	5877.59	5901.59	24.00	1.18	1.18	1.18	1699	49.0
24-Sep-16	8:00	Fine	17255	2.7045	2.8191	5904.59	5928.59	24.00	1.24	1.24	1.24	1788	64.1

Report on 1-hour TSP monitoring

Action Level ( $\mu\text{g}/\text{m}^3$ ) - 311.3

Limit Level ( $\mu\text{g}/\text{m}^3$ ) - 500

Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, $\text{m}^3/\text{min}$			Total Volume, $\text{m}^3$	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, $Q_{si}$	Final, $Q_{sf}$	Average		
2-Sep-16	8:30	Cloudy	17036	2.8195	2.8231	5820.58	5821.58	1.00	1.03	1.03	1.03	62	58.4
2-Sep-16	9:55	Cloudy	17026	2.8194	2.8214	5821.58	5822.58	1.00	1.03	1.03	1.03	62	32.5
2-Sep-16	10:57	Cloudy	16878	2.6509	2.6597	5822.58	5823.58	1.00	1.03	1.03	1.03	62	142.8
8-Sep-16	9:00	Cloudy	16778	2.8273	2.8294	5847.58	5848.58	1.00	1.03	1.03	1.03	62	33.8
8-Sep-16	10:20	Cloudy	16767	2.8215	2.8232	5848.58	5849.58	1.00	1.03	1.03	1.03	62	27.4
8-Sep-16	13:00	Cloudy	17316	2.8385	2.8399	5849.58	5850.58	1.00	1.03	1.03	1.03	62	22.6
14-Sep-16	9:03	Fine	17273	2.7147	2.7229	5874.58	5875.58	1.00	1.11	1.11	1.11	67	123.1
14-Sep-16	10:04	Fine	17269	2.6850	2.6932	5875.58	5876.58	1.00	1.11	1.11	1.11	67	123.1
14-Sep-16	13:26	Fine	17295	2.6348	2.6447	5876.58	5877.58	1.00	1.11	1.11	1.11	67	148.7
20-Sep-16	8:02	Rainy	17246	2.6471	2.6504	5901.59	5902.59	1.00	1.12	1.12	1.12	67	49.1
20-Sep-16	10:35	Rainy	17240	2.6851	2.6906	5902.59	5903.59	1.00	1.12	1.12	1.12	67	81.8
20-Sep-16	13:00	Rainy	17233	2.7025	2.7084	5903.59	5904.59	1.00	1.12	1.12	1.12	67	87.7
26-Sep-16	8:03	Fine	17219	2.7214	2.7296	5928.59	5929.59	1.00	1.24	1.24	1.24	74	110.4
26-Sep-16	10:50	Fine	16751	2.8227	2.8353	5929.59	5930.59	1.00	1.24	1.24	1.24	74	169.6
26-Sep-16	13:00	Fine	16753	2.8132	2.8305	5930.59	5931.59	1.00	1.24	1.24	1.24	74	232.9



Location: CMA4a - SPCA

Report on 24-hour TSP monitoring  
 Action Level ( $\mu\text{g}/\text{m}^3$ ) - 171.2  
 Limit Level ( $\mu\text{g}/\text{m}^3$ ) - 260

Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, $\text{m}^3/\text{min}$			Total Volume, $\text{m}^3$	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, $Q_{si}$	Final, $Q_{sf}$	Average		
1-Sep-16	8:00	Rainy	17051	2.7976	2.8476	22580.24	22604.24	24.00	1.25	1.24	1.24	1793	27.9
7-Sep-16	8:00	Rainy	15521	2.8331	2.8507	22607.24	22631.24	24.00	1.15	1.15	1.15	1652	10.7
13-Sep-16	8:00	Cloudy	17293	2.6807	2.7728	22634.24	22658.24	24.00	1.13	1.12	1.13	1621	56.8
19-Sep-16	8:00	Cloudy	17263	2.6610	2.7349	22661.25	22685.25	24.00	1.13	1.13	1.13	1625	45.5
24-Sep-16	8:00	Fine	17224	2.7153	2.8088	22688.25	22712.25	24.00	1.13	1.13	1.13	1624	57.6

Report on 1-hour TSP monitoring  
 Action Level ( $\mu\text{g}/\text{m}^3$ ) - 312.5  
 Limit Level ( $\mu\text{g}/\text{m}^3$ ) - 500

Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, $\text{m}^3/\text{min}$			Total Volume, $\text{m}^3$	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, $Q_{si}$	Final, $Q_{sf}$	Average		
2-Sep-16	8:02	Cloudy	17031	2.8274	2.8296	22604.24	22605.24	1.00	1.14	1.14	1.14	68	32.1
2-Sep-16	9:15	Cloudy	17027	2.8342	2.8375	22605.24	22606.24	1.00	1.14	1.14	1.14	68	48.2
2-Sep-16	10:30	Cloudy	16879	2.6525	2.6591	22606.24	22607.24	1.00	1.14	1.14	1.14	68	96.4
8-Sep-16	8:50	Cloudy	17314	2.5801	2.5821	22631.24	22632.24	1.00	1.15	1.15	1.15	69	29.1
8-Sep-16	10:21	Cloudy	17310	2.6206	2.6223	22632.24	22633.24	1.00	1.15	1.15	1.15	69	24.7
8-Sep-16	13:00	Cloudy	17306	2.6525	2.6550	22633.24	22634.24	1.00	1.15	1.15	1.15	69	36.3
14-Sep-16	8:05	Fine	17274	2.7391	2.7447	22658.24	22659.24	1.00	1.12	1.12	1.12	67	83.1
14-Sep-16	9:10	Fine	17270	2.6843	2.6905	22659.24	22660.24	1.00	1.12	1.12	1.12	67	92.0
14-Sep-16	13:00	Fine	17266	2.6886	2.6991	22660.24	22661.24	1.00	1.12	1.12	1.12	67	155.8
20-Sep-16	8:02	Rainy	17247	2.6507	2.6549	22685.25	22686.25	1.00	1.22	1.22	1.22	73	57.3
20-Sep-16	9:10	Rainy	17241	2.6837	2.6893	22686.25	22687.25	1.00	1.22	1.22	1.22	73	76.5
20-Sep-16	10:30	Rainy	17232	2.7254	2.7327	22687.25	22688.25	1.00	1.13	1.13	1.13	68	107.6
26-Sep-16	8:05	Fine	16692	2.9136	2.9169	22712.25	22713.25	1.00	1.13	1.13	1.13	68	48.9
26-Sep-16	9:30	Fine	16752	2.8165	2.8295	22713.25	22714.25	1.00	1.13	1.13	1.13	68	192.5
26-Sep-16	10:32	Fine	16744	2.8239	2.8370	22714.25	22715.25	1.00	1.13	1.13	1.13	68	194.0





Location: CMA5b - Pedestrian Plaza

Report on 24-hour TSP monitoring

Action Level ( $\mu\text{g}/\text{m}^3$ ) - 181  
Limit Level ( $\mu\text{g}/\text{m}^3$ ) - 260

Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, $\text{m}^3/\text{min}$			Total Volume, $\text{m}^3$	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, $Q_{si}$	Final, $Q_{sf}$	Average		
1-Sep-16	8:00	Rainy	17038	2.8201	2.8753	7174.50	7198.50	24.00	0.94	0.94	0.94	1354	40.8
7-Sep-16	8:00	Rainy	16352	2.8336	2.8710	7201.50	7225.50	24.00	0.95	0.95	0.95	1363	27.4
13-Sep-16	8:00	Cloudy	17008	2.7175	2.8952	7228.50	7252.50	24.00	0.98	0.97	0.98	1408	126.2
20-Sep-16	14:00	Rainy	17227	2.6834	2.8590	7271.77	7295.77	24.00	0.99	0.99	0.99	1419	123.7
24-Sep-16	8:00	Fine	16698	2.9328	3.0314	7295.77	7319.77	24.00	0.87	0.87	0.87	1252	78.8

Remarks: Due to interruption of electricity, the 24hr TSP was rescheduled from 19 September 2016 to 20 September 2016.

Report on 1-hour TSP monitoring

Action Level ( $\mu\text{g}/\text{m}^3$ ) - 332  
Limit Level ( $\mu\text{g}/\text{m}^3$ ) - 500

Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, $\text{m}^3/\text{min}$			Total Volume, $\text{m}^3$	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, $Q_{si}$	Final, $Q_{sf}$	Average		
2-Sep-16	8:02	Cloudy	16838	2.6790	2.6802	7198.50	7199.50	1.00	0.88	0.88	0.88	53	22.8
2-Sep-16	9:10	Cloudy	17028	2.8286	2.8305	7199.50	7200.50	1.00	0.88	0.88	0.88	53	36.1
2-Sep-16	13:30	Cloudy	17021	2.8236	2.8357	7200.50	7201.50	1.00	1.00	1.00	1.00	60	201.5
8-Sep-16	8:35	Cloudy	17315	2.8341	2.8371	7225.50	7226.50	1.00	0.95	0.95	0.95	57	52.8
8-Sep-16	10:09	Cloudy	17311	2.6282	2.6352	7226.50	7227.50	1.00	0.95	0.92	0.93	56	125.3
8-Sep-16	13:00	Cloudy	17307	2.6684	2.6718	7227.50	7228.50	1.00	0.95	0.92	0.93	56	60.9
14-Sep-16	8:05	Fine	17334	2.7929	2.8054	7252.50	7253.50	1.00	0.92	0.92	0.92	55	226.8
14-Sep-16	9:10	Fine	17271	2.6871	2.7077	7253.50	7254.50	1.00	0.92	0.89	0.90	54	379.4
14-Sep-16	13:00	Fine	17297	2.6465	2.6633	7254.50	7255.50	1.00	0.86	0.86	0.86	52	324.4
20-Sep-16	8:05	Rainy	17324	2.7988	2.8038	7268.77	7269.77	1.00	0.99	0.99	0.99	59	84.5
20-Sep-16	9:10	Rainy	17249	2.6871	2.6950	7269.77	7270.77	1.00	0.99	0.99	0.99	59	133.6
20-Sep-16	10:30	Rainy	17236	2.6718	2.6829	7270.77	7271.77	1.00	0.99	0.99	0.99	59	187.7
26-Sep-16	8:05	Fine	17397	2.7948	2.8063	7319.77	7320.77	1.00	0.98	0.98	0.98	59	196.0
26-Sep-16	9:10	Fine	16759	2.8228	2.8441	7320.77	7321.77	1.00	0.92	0.92	0.92	55	385.0
26-Sep-16	13:00	Fine	16748	2.8146	2.8318	7321.77	7322.77	1.00	0.98	0.95	0.96	58	297.3



Location: CMA6a - WD2 PRE Office

Report on 24-hour TSP monitoring

Action Level - 187.3  $\mu\text{g}/\text{m}^3$   
Limit Level - 260  $\mu\text{g}/\text{m}^3$




Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, $\text{m}^3/\text{min}$			Total Volume, $\text{m}^3$	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, $Q_{si}$	Final, $Q_{sf}$	Average		
1-Sep-16	8:00	Rainy	17052	2.8076	2.8723	872.40	896.40	24.00	1.07	1.07	1.07	1544	41.9
7-Sep-16	8:00	Rainy	11288	2.7611	2.8070	900.39	924.39	24.00	1.08	1.08	1.08	1553	29.6
13-Sep-16	8:00	Cloudy	17290	2.6788	2.7908	927.39	951.39	24.00	1.10	1.09	1.10	1579	70.9
19-Sep-16	8:00	Cloudy	16322	2.8422	2.9475	954.40	978.40	24.00	1.10	1.10	1.10	1584	66.5
24-Sep-16	8:00	Fine	17221	2.6966	2.8088	981.40	1005.40	24.00	1.10	1.10	1.10	1584	70.9

Report on 1-hour TSP monitoring

Action Level - 300.1  $\mu\text{g}/\text{m}^3$   
Limit Level - 500  $\mu\text{g}/\text{m}^3$




Date	Sampling Time	Weather Condition	Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, $\text{m}^3/\text{min}$			Total Volume, $\text{m}^3$	TSP Level, $\mu\text{g}/\text{m}^3$
				Initial	Final	Initial	Final		Initial, $Q_{si}$	Final, $Q_{sf}$	Average		
2-Sep-16	8:04	Cloudy	17037	2.8097	2.8119	896.40	897.40	1.00	1.01	1.01	1.01	61	36.2
2-Sep-16	9:30	Cloudy	17029	2.8149	2.8172	897.40	898.40	1.00	1.07	1.07	1.07	64	35.8
2-Sep-16	10:40	Cloudy	17022	2.8355	2.8430	898.40	899.40	1.00	1.07	1.07	1.07	64	116.7
8-Sep-16	9:55	Cloudy	16768	2.8380	2.8390	924.39	925.39	1.00	0.96	0.96	0.96	58	17.3
8-Sep-16	13:00	Cloudy	16691	2.9108	2.9152	925.39	926.39	1.00	1.08	1.08	1.08	65	68.0
8-Sep-16	14:05	Cloudy	16350	2.8426	2.8459	926.39	927.39	1.00	1.08	1.08	1.08	65	51.0
14-Sep-16	8:05	Fine	17332	2.7984	2.8052	951.39	952.39	1.00	1.09	1.09	1.09	66	103.7
14-Sep-16	10:05	Fine	17298	2.6329	2.6383	952.39	953.39	1.00	1.09	1.09	1.09	66	82.3
14-Sep-16	13:00	Fine	17296	2.6354	2.6500	953.39	954.39	1.00	1.09	1.09	1.09	66	222.6
20-Sep-16	8:05	Rainy	16318	2.8407	2.8436	978.40	979.40	1.00	1.10	1.10	1.10	66	43.8
20-Sep-16	10:15	Rainy	17242	2.6811	2.6865	979.40	980.40	1.00	1.10	1.10	1.10	66	81.5
20-Sep-16	13:00	Rainy	17234	2.6543	2.6604	980.40	981.40	1.00	1.05	1.05	1.05	63	96.8
26-Sep-16	8:05	Fine	17396	2.8116	2.8198	1005.40	1006.40	1.00	1.10	1.10	1.10	66	124.6
26-Sep-16	9:35	Fine	16757	2.8216	2.8303	1006.40	1007.40	1.00	1.04	1.04	1.04	63	138.9
26-Sep-16	13:00	Fine	16746	2.8235	2.8368	1007.40	1008.40	1.00	1.10	1.10	1.10	66	202.1

Graphic Presentation of 1 hour TSP Result











Graphic Presentation of 1 hour TSP Result



Graphic Presentation of 24 hour TSP Result



Graphic Presentation of 24 hour TSP Result





**Field Data Record Sheet**

Monitoring 13 September 2016  
Date:  
Temperature: 30.2°C – 34.3°C

Weather Condition: Fine  
Relative Humidity: 55.4% - 72.0%

Tidal Condition: Ebb

Location	Time	Temperature (°C)	Relative Humidity (%)	Odour Intensity	Odour Nature	Possible Odour Sources	Duration	Wind Speed(m/s)	Wind Direction	Remarks
OP7	13:50	31.9	56.3	0	/	/	/	1.0	W	
OP6	13:47	34.3	64.7	0	/	/	/	0.6	W	
OP5	13:42	34.1	55.4	0	/	/	/	0	/	
OP4	13:38	31.6	72.0	1	Culvert Discharge	Sea	Persistent	2.3	NE	
OP3	13:30	30.2	68.2	0-1	Culvert Discharge	Sea	Intermittent	1.5	SE	
OP2	13:26	33.4	68.2	1	Culvert Discharge	Sea	Persistent	0.9	W	
OP1	13:23	31.4	71.9	1	Seawater	Sea	Intermittent	1.6	NE	


Remarks for Odour Intensity: The perceived odour intensity is to be divided into 5 levels which are ranked in the descending order as follows:  
 0 – Not detected. No odour perceived or an odour so weak that it cannot be easily characterised or described;  
 1 – Slight Identifiable odour, and slight chance to have odour nuisance;  
 2 – Moderate Identifiable odour, and moderate chance to have odour nuisance  
 3 – Strong Identifiable, likely to have odour nuisance;  
 4 – Extreme Severe odour, and unacceptable level



**Meteorological Conditions on 13 September 2016**

- **Hong Kong Observatory Weather Station at Hong Kong Observatory**  
Air Temperature: **26.0 – 30.9 °C**      Relative humidity: **73 – 96%**
- **Hong Kong Observatory Weather Station at Hong Kong Park**  
Air Temperature: **25.8 – 30.4 °C**
- **The tidal data at Quarry Bay Station**

Tide Time	Tide Height (m)
05:41	2.2
13:42	0.8
20:39	1.7







**Field Data Record Sheet**

Monitoring Date: 26 September 2016  
Temperature: 30.5°C – 33.2°C

Weather Condition: Haze  
Relative Humidity: 64.9% - 84.5%

Tidal Condition: Ebb

Location	Time	Temperature (°C)	Relative Humidity (%)	Odour Intensity	Odour Nature	Possible Odour Sources	Duration	Wind Speed(m/s)	Wind Direction	Remarks
OP7	13:51	31.6	69.4	0	/	/	/	0.1	SW	
OP6	13:47	32.7	68.9	1	Seawater	Sea	Intermittent	0.7	SW	
OP5	13:41	30.5	70.6	0	/	/	/	2.0	NE	
OP4	13:37	33.2	64.9	0	/	/	/	1.5	SW	
OP3	13:31	32.1	67.8	0-1	Mobile Exhaust	Vehicle	Intermittent	0.6	W	
OP2	13:25	31.3	77.6	0	/	/	/	0.4	S	
OP1	13:22	29.4	84.5	0-1	Culvert Discharge	Sea	Intermittent	0.4	S	


Remarks for Odour Intensity: The perceived odour intensity is to be divided into 5 levels which are ranked in the descending order as follows:  
 0 – Not detected. No odour perceived or an odour so weak that it cannot be easily characterised or described;  
 1 – Slight Identifiable odour, and slight chance to have odour nuisance;  
 2 – Moderate Identifiable odour, and moderate chance to have odour nuisance  
 3 – Strong Identifiable, likely to have odour nuisance;  
 4 – Extreme Severe odour, and unacceptable level



**Meteorological Conditions on 26 September 2016**

- **Hong Kong Observatory Weather Station at Hong Kong Observatory**  
Air Temperature: 27.0 – 31.1 °C      Relative humidity: 71 – 89%
- **Hong Kong Observatory Weather Station at Hong Kong Park**  
Air Temperature: 26.3 – 30.8 °C
- **The tidal data at Quarry Bay Station**

Tide Time	Tide Height (m)
05:41	2.2
12:33	0.8
20:04	1.7
23:41	1.5





***Appendix 5.4***

***Water Quality Monitoring Results and Graphical Presentations***



**Water Monitoring Result at C7 - Windsor House  
Mid-Flood Tide**

Date	Time	Weather Condition	Sampling Depth		Water Temperature			pH			Salinity			DO Saturation			DO			Turbidity			Suspended Solids	
					°C			-			ppt			%			mg/L			NTU			mg/L	
					Value	Average		Value	Average		Value	Average		Value	Average		Value	Average		Value	Average		Value	Average
29/8/2016	17:45	Cloudy	Middle	-	27.60	27.60	27.60	7.64	7.94	7.76	30.29	30.29	30.29	87.1	87.0	86.5	5.80	5.79	5.76	6.80	6.77	6.81	5	5.50
	17:47		Middle	-	27.60	27.60		7.72	7.72		30.28	30.28		86.2	85.6		5.74	5.70		6.84	6.83		6	
31/8/2016	18:45	Fine	Middle	-	28.00	28.00	28.00	7.73	7.73	7.76	30.72	30.72	30.72	84.9	87.4	86.5	5.60	5.77	5.71	4.20	4.17	4.17	7	7.00
	18:47		Middle	-	28.00	28.00		7.79	7.79		30.72	30.72		87.2	86.5		5.75	5.70		4.15	4.15		7	
2/9/2016	18:00	Cloudy	Middle	-	28.50	28.50	28.50	7.69	7.70	7.70	30.41	30.41	30.41	68.5	68.8	68.4	4.49	4.50	4.48	6.20	6.16	6.10	5	5.00
	18:01		Middle	-	28.50	28.50		7.70	7.70		30.41	30.41		68.1	68.0		4.46	4.46		5.99	6.05		5	
5/9/2016	10:24	Cloudy	Middle	-	27.50	27.50	27.50	7.75	7.75	7.76	30.68	30.68	30.68	87.7	87.0	87.7	5.83	5.79	5.83	10.95	10.91	10.91	4	4.50
	10:26		Middle	-	27.50	27.50		7.76	7.76		30.68	30.68		87.8	88.1		5.84	5.86		10.89	10.89		5	
7/9/2016	12:04	Cloudy	Middle	-	27.30	27.30	27.30	7.71	7.71	7.72	29.88	29.88	29.89	82.6	82.2	81.7	5.54	5.51	5.48	13.12	13.12	13.22	7	8.00
	12:06		Middle	-	27.30	27.30		7.73	7.73		29.89	29.89		81.4	80.5		5.46	5.39		13.18	13.47		9	
10/9/2016	0:25	Cloudy	Middle	-	27.00	27.00	27.05	7.68	7.68	7.68	29.25	29.25	29.25	68.5	68.9	68.3	4.63	4.66	4.62	6.50	6.39	6.34	3	3.50
	0:26		Middle	-	27.10	27.10		7.68	7.68		29.25	29.25		68.6	67.2		4.64	4.54		6.21	6.27		4	
12/9/2016	14:40	Fine	Middle	-	29.20	29.20	29.30	7.65	7.65	7.66	28.92	28.92	28.92	85.5	85.9	86.0	5.58	5.61	5.61	5.69	5.62	5.58	8	9.00
	14:42		Middle	-	29.40	29.40		7.66	7.66		28.91	28.91		86.3	86.2		5.63	5.62		5.60	5.40		10	
14/9/2016	17:45	Fine	Middle	-	28.90	28.90	28.90	7.90	7.90	7.95	29.06	29.06	29.06	104.2	104.8	104.2	6.84	6.88	6.84	8.92	9.01	9.00	6	6.00
	17:47		Middle	-	28.90	28.90		7.99	7.99		29.06	29.06		103.6	104.3		6.79	6.84		9.05	9.00		6	
17/9/2016	18:05	Fine	Middle	-	28.70	28.70	28.75	7.67	7.67	7.71	30.06	30.06	30.06	87.0	89.4	88.3	5.69	5.85	5.78	4.78	4.82	4.79	5	4.50
	18:07		Middle	-	28.80	28.80		7.74	7.74		30.05	30.05		88.6	88.2		5.79	5.77		4.79	4.78		4	
19/9/2016	10:05	Fine	Middle	-	28.70	28.70	28.70	7.77	7.77	7.79	30.81	30.81	30.81	90.4	88.9	88.8	5.89	5.80	5.79	5.45	5.45	5.46	5	4.00
	10:07		Middle	-	28.70	28.70		7.81	7.81		30.80	30.80		87.1	88.9		5.67	5.79		5.47	5.45		3	
21/9/2016	10:45	Fine	Middle	-	28.30	28.30	28.30	7.93	7.93	7.92	31.09	31.09	31.09	87.9	89.4	89.1	5.76	5.86	5.84	6.06	6.05	6.02	10	9.00
	10:47		Middle	-	28.30	28.30		7.91	7.91		31.09	31.09		89.9	89.3		5.88	5.86		6.04	5.92		8	
23/9/2016	14:46	Fine	Middle	-	29.10	29.10	29.20	7.89	7.89	7.89	31.47	31.47	31.47	88.7	90.9	90.0	5.71	5.85	5.79	5.24	5.15	5.16	3	4.00
	14:48		Middle	-	29.30	29.30		7.89	7.89		31.47	31.47		90.0	90.2		5.79	5.80		5.12	5.12		5	
26/9/2016	17:05	Fine	Middle	-	28.30	28.30	28.55	7.88	7.88	7.89	31.34	31.34	31.35	98.4	97.4	97.6	6.39	6.32	6.33	3.84	3.89	3.94	5	6.00
	17:07		Middle	-	28.80	28.80		7.90	7.90		31.36	31.36		97.0	97.4		6.30	6.32		4.01	4.00		7	

Remarks:  
Single underline denotes exceedance over Action Level.  
Double underline denotes exceedance over Limit Level.



**Water Monitoring Result at C1 - HKCEC Extension  
Mid-Flood Tide**

Date	Time	Weather Condition	Sampling Depth		Water Temperature			pH			Salinity			DO Saturation		DO		Turbidity			Suspended Solids			
					°C			-			ppt			%		mg/L		NTU			mg/L			
			m	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	
29/8/2016	16:47	Cloudy	Middle	2.5	26.90	26.90	26.90	7.94	7.94	7.94	30.51	30.51	30.54	77.8	77.0	75.8	5.23	5.18	5.10	7.12	6.98	6.85	7	7.00
	16:49		Middle	2.5	26.90	26.90		7.94	7.94		30.57	30.57		74.6	73.6		5.02	4.95		6.73	6.70		7	
31/8/2016	17:32	Fine	Middle	3.5	28.00	28.00	28.00	7.87	7.87	7.87	30.69	30.69	30.69	68.2	68.4	69.0	4.50	4.58	4.57	6.52	6.52	6.52	7	7.00
	17:34		Middle	3.5	28.00	28.00		7.86	7.86		30.69	30.69		69.5	69.9		4.58	4.61		6.52	6.52		7	
2/9/2016	20:15	Cloudy	Middle	3.0	27.70	27.70	27.75	7.71	7.71	7.72	30.31	30.31	30.31	76.4	77.2	76.2	5.07	5.12	5.06	9.82	9.98	9.89	11	11.50
	20:16		Middle	3.0	27.80	27.80		7.72	7.72		30.31	30.31		75.5	75.7		5.01	5.02		9.87	9.90		12	
5/9/2016	9:30	Cloudy	Middle	3.0	26.90	26.90	26.90	7.85	7.85	7.85	31.11	31.11	31.11	89.7	89.8	89.7	6.01	6.02	6.01	7.92	7.98	7.94	10	9.50
	9:32		Middle	3.0	26.90	26.90		7.85	7.85		31.10	31.10		89.3	90.0		5.99	6.03		7.95	7.90		9	
7/9/2016	11:03	Cloudy	Middle	2.5	26.90	26.90	26.90	7.82	7.82	7.83	30.49	30.49	30.50	71.8	71.4	70.4	4.83	4.81	4.74	9.08	9.01	9.02	9	8.50
	11:05		Middle	2.5	26.90	26.90		7.83	7.83		30.51	30.51		70.3	68.2		4.73	4.59		9.02	8.96		8	
10/9/2016	2:10	Cloudy	Middle	3.0	27.20	27.20	27.20	7.60	7.60	7.59	29.31	29.31	29.31	75.8	76.1	75.9	5.11	5.13	5.12	2.46	2.48	2.52	2	2.50
	2:11		Middle	3.0	27.20	27.20		7.58	7.58		29.31	29.31		76.2	75.5		5.14	5.09		2.55	2.58		3	
12/9/2016	17:09	Fine	Middle	3.5	28.20	28.20	28.25	7.78	7.78	7.79	28.76	28.76	29.26	87.8	86.9	86.4	5.80	5.74	5.71	4.31	4.36	4.34	5	4.00
	17:11		Middle	3.5	28.30	28.30		7.79	7.79		29.76	29.76		86.9	83.9		5.74	5.54		4.36	4.32		3	
14/9/2016	16:30	Fine	Middle	3.0	28.20	28.20	28.20	8.04	8.04	8.04	29.73	29.73	29.74	91.8	91.5	91.0	6.07	6.05	6.02	8.61	8.25	8.37	8	8.00
	16:32		Middle	3.0	28.20	28.20		8.04	8.04		29.74	29.74		90.2	90.5		5.96	5.99		8.25	8.37		8	
17/9/2016	17:11	Fine	Middle	2.5	28.40	28.40	28.40	7.90	7.90	7.90	30.29	30.29	30.30	78.9	77.9	78.1	5.19	5.12	5.05	7.57	7.52	7.57	5	4.50
	17:13		Middle	2.5	28.40	28.40		7.89	7.89		30.30	30.30		77.8	77.7		5.11	4.78		7.61	7.57		4	
19/9/2016	9:01	Fine	Middle	3.5	27.70	27.70	20.78	7.94	7.94	7.89	31.08	31.08	31.08	89.6	88.4	88.8	5.92	5.84	5.87	13.08	13.09	<u>13.10</u>	5	4.50
	9:03		Middle	3.5	0.00	27.70		7.84	7.84		31.08	31.08		88.5	88.5		5.85	5.86		13.10	13.11		4	
21/9/2016	9:40	Fine	Middle	3.0	27.40	27.40	27.40	7.94	7.94	7.94	31.19	31.19	31.19	88.0	87.6	87.6	5.85	5.82	5.82	9.79	9.83	9.84	12	12.00
	9:42		Middle	3.0	27.40	27.40		7.94	7.94		31.19	31.19		87.2	87.4		5.80	5.81		9.88	9.87		12	
23/9/2016	11:39	Fine	Middle	3.5	27.80	27.80	27.80	7.96	7.96	7.96	31.51	31.51	31.51	88.8	88.1	88.2	5.85	5.81	5.82	6.00	6.05	6.06	6	6.50
	11:41		Middle	3.5	27.80	27.80		7.96	7.96		31.51	31.51		87.9	88.1		5.80	5.81		6.09	6.10		7	
26/9/2016	16:10	Fine	Middle	3.0	28.50	28.50	28.55	7.95	7.95	7.95	31.39	31.39	31.39	86.4	86.2	86.5	5.63	5.61	5.65	6.53	6.67	6.63	4	4.50
	16:12		Middle	3.0	28.60	28.60		7.95	7.95		31.39	31.39		86.8	86.7		5.68	5.67		6.66	6.67		5	

Remarks:  
Single underline denotes exceedance over Action Level.  
Double underline denotes exceedance over Limit Level.



**Water Monitoring Result at P1 - HKCEC Phase I  
Mid-Flood Tide**

Date	Time	Weather Condition	Sampling Depth		Water Temperature			pH			Salinity			DO Saturation			DO			Turbidity			Suspended Solids	
					°C			-			ppt			%			mg/L			NTU			mg/L	
			m	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value
29/8/2016	16:31	Cloudy	Middle	2.5	26.90	26.90	26.90	7.90	7.90	7.91	30.69	30.69	30.63	81.0	80.9	80.1	5.44	5.44	5.38	6.73	6.63	6.62	5	5.50
	16:33		Middle	2.5	26.90	26.90		7.92	7.92		30.57	30.57		79.6	78.7		5.35	5.27		6.56	6.56		6	
31/8/2016	17:16	Fine	Middle	3.5	28.30	28.30	28.35	7.86	7.86	7.87	30.76	30.76	30.76	90.4	89.1	89.6	5.93	5.84	5.87	9.73	9.94	9.69	7	7.50
	17:18		Middle	3.5	28.40	28.40		7.87	7.87		30.75	30.75		89.8	89.1		5.88	5.84		9.54	9.54		8	
2/9/2016	19:40	Cloudy	Middle	3.0	27.80	27.80	27.85	7.76	7.76	7.77	29.93	29.93	29.93	66.1	66.5	66.7	4.38	4.42	4.43	7.93	7.85	7.91	6	6.50
	19:41		Middle	3.0	27.90	27.90		7.77	7.77		29.93	29.93		66.9	67.2		4.44	4.46		7.90	7.94		7	
5/9/2016	9:10	Cloudy	Middle	3.0	27.30	27.30	27.35	7.81	7.81	7.82	31.13	31.13	31.13	94.0	94.5	93.6	6.25	6.29	6.23	5.92	5.92	5.92	6	5.50
	9:12		Middle	3.0	27.40	27.40		7.83	7.83		31.13	31.13		92.8	93.0		6.17	6.19		5.91	5.91		5	
7/9/2016	10:47	Cloudy	Middle	2.5	27.10	27.10	27.10	7.80	7.80	7.81	30.28	30.30	30.29	70.3	69.8	69.9	4.72	4.69	4.69	6.81	6.80	6.80	5	5.50
	10:49		Middle	2.5	27.10	27.10		7.81	7.81		30.28	30.28		70.1	69.2		4.70	4.65		6.80	6.79		6	
10/9/2016	1:50	Cloudy	Middle	3.0	27.10	27.10	27.10	7.68	7.68	7.70	29.44	29.44	29.44	79.2	78.2	78.4	5.34	5.27	5.29	2.39	2.43	2.40	<2	<2
	1:51		Middle	3.0	27.10	27.10		7.71	7.71		29.43	29.43		78.4	77.6		5.29	5.24		2.36	2.40		<2	
12/9/2016	16:53	Fine	Middle	3.5	29.10	29.10	29.25	7.78	7.78	7.79	29.59	29.59	29.57	84.3	87.4	87.4	6.13	6.00	5.92	3.77	3.52	3.57	4	4.00
	16:55		Middle	3.5	29.40	29.40		7.79	7.79		29.55	29.55		89.7	88.1		5.83	5.72		3.50	3.49		4	
14/9/2016	16:10	Fine	Middle	3.0	28.50	28.50	28.60	8.00	8.00	8.01	29.53	29.53	29.53	97.8	97.9	97.6	6.42	6.43	6.39	7.83	7.80	7.77	7	6.50
	16:12		Middle	3.0	28.70	28.70		8.02	8.02		29.53	29.53		97.1	97.6		6.31	6.41		7.67	7.76		6	
17/9/2016	16:55	Fine	Middle	2.5	28.20	28.20	28.30	7.85	7.85	7.86	30.66	30.66	30.66	88.1	87.6	87.0	5.83	5.76	5.73	8.67	8.61	8.62	7	7.00
	16:57		Middle	2.5	28.40	28.40		7.86	7.86		30.65	30.65		85.6	86.6		5.62	5.69		8.60	8.61		7	
19/9/2016	8:45	Fine	Middle	3.5	27.70	27.70	27.80	7.88	7.88	7.89	30.69	30.69	30.68	89.4	93.4	92.5	5.92	6.18	6.12	10.14	10.10	10.07	5	5.00
	8:47		Middle	3.5	27.90	27.90		7.90	7.90		30.66	30.66		91.6	95.6		6.06	6.32		10.02	10.01		5	
21/9/2016	9:15	Fine	Middle	3.0	27.60	27.60	27.60	7.91	7.91	7.92	31.10	31.10	31.10	94.7	93.3	93.8	6.28	6.18	6.22	8.25	8.23	8.24	7	7.00
	9:17		Middle	3.0	27.60	27.60		7.92	7.92		31.10	31.10		94.4	92.8		6.25	6.15		8.24	8.24		7	
23/9/2016	11:23	Fine	Middle	3.5	27.90	27.90	27.95	7.93	7.93	7.94	31.40	31.40	31.40	96.9	95.8	95.4	6.38	6.30	6.28	9.56	9.42	9.43	4	4.00
	11:25		Middle	3.5	28.00	28.00		7.94	7.94		31.40	31.40		95.1	93.8		6.26	6.17		9.33	9.39		4	
26/9/2016	15:50	Fine	Middle	3.0	28.70	28.70	28.75	7.92	7.92	7.93	31.65	31.65	31.65	98.3	98.0	97.8	6.37	6.35	6.34	5.92	5.91	5.90	6	6.00
	15:52		Middle	3.0	28.80	28.80		7.94	7.94		31.65	31.65		98.7	96.3		6.40	6.24		5.89	5.87		6	

Remarks:  
Single underline denotes exceedance over Action Level.  
Double underline denotes exceedance over Limit Level.



**Water Monitoring Result at P3 - APA  
Mid-Flood Tide**

Date	Time	Weather Condition	Sampling Depth		Water Temperature			pH			Salinity			DO Saturation		DO		Turbidity		Suspended Solids				
					°C			-			ppt			%		mg/L		NTU		mg/L				
			m	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average			
29/8/2016	16:35	Cloudy	Middle	2.5	26.70	26.70	26.70	7.92	7.92	7.92	30.53	30.53	30.58	70.7	70.7	71.4	4.77	4.77	4.82	6.73	6.84	7.00	9	8.00
	16:37		Middle	2.5	26.70	26.70		7.92	7.92		30.63	30.63		72.5	71.8		4.89	4.85		7.20	7.24		7	
31/8/2016	17:20	Fine	Middle	3.5	28.00	28.00	28.05	7.87	7.87	7.87	30.83	30.83	30.83	76.7	77.8	76.8	5.06	5.13	4.98	5.93	5.92	5.94	5	5.50
	17:22		Middle	3.5	28.10	28.10		7.86	7.86		30.83	30.83		77.5	75.3		4.77	4.96		5.99	5.90		6	
2/9/2016	19:50	Cloudy	Middle	3.0	27.70	27.70	27.70	7.77	7.77	7.78	30.01	30.01	30.02	72.4	71.7	72.1	4.81	4.76	4.79	6.56	6.58	6.56	6	6.50
	19:51		Middle	3.0	27.70	27.70		7.78	7.78		30.03	30.03		72.4	71.9		4.81	4.77		6.53	6.55		7	
5/9/2016	9:15	Cloudy	Middle	3.0	26.90	26.90	26.95	7.84	7.84	7.84	31.14	31.74	31.29	87.5	86.7	86.9	5.86	5.80	5.82	5.83	5.72	5.78	7	7.00
	9:17		Middle	3.0	27.00	27.00		7.84	7.84		31.14	31.14		87.2	86.1		5.85	5.76		5.79	5.76		7	
7/9/2016	10:51	Cloudy	Middle	2.5	27.00	27.00	27.00	7.81	7.81	7.81	30.21	30.21	30.28	76.4	75.0	74.8	5.14	5.03	5.03	7.75	7.78	7.70	7	7.00
	10:53		Middle	2.5	27.00	27.00		7.81	7.81		30.34	30.34		74.0	73.7		4.98	4.95		7.66	7.59		7	
10/9/2016	1:56	Cloudy	Middle	3.0	27.10	27.10	27.10	7.79	7.79	7.80	29.39	29.39	29.39	76.4	76.4	76.0	5.15	5.15	5.12	2.65	2.66	2.64	<2	<2
	1:57		Middle	3.0	27.10	27.10		7.80	7.80		29.39	29.39		75.7	75.3		5.10	5.08		2.63	2.61		<2	
12/9/2016	16:57	Fine	Middle	3.5	28.60	28.60	28.65	7.79	7.79	7.79	29.63	29.63	29.63	82.4	82.4	82.8	5.41	5.41	5.39	3.82	3.94	3.87	4	4.50
	16:59		Middle	3.5	28.70	28.70		7.79	7.79		29.63	29.63		81.5	84.9		5.35	5.38		3.95	3.75		5	
14/9/2016	16:15	Fine	Middle	3.0	28.50	28.50	28.55	8.03	8.03	8.04	29.49	29.49	29.49	97.7	97.8	97.4	6.44	6.44	6.41	6.64	6.69	6.69	5	5.00
	16:17		Middle	3.0	28.60	28.60		8.04	8.04		29.49	29.49		97.5	96.4		6.42	6.35		6.79	6.64		5	
17/9/2016	16:59	Fine	Middle	2.5	27.80	27.80	27.85	7.88	7.88	7.89	30.59	30.59	31.09	84.4	85.9	88.2	5.59	5.68	5.81	6.46	6.47	6.45	6	5.50
	17:01		Middle	2.5	27.90	27.90		7.89	7.89		32.59	30.59		90.2	92.2		5.86	6.10		6.40	6.47		5	
19/9/2016	8:49	Fine	Middle	3.5	27.40	27.40	27.45	7.90	7.90	7.91	30.82	30.82	30.82	84.1	78.5	82.9	5.61	5.22	5.52	10.83	10.85	10.85	8	8.00
	8:51		Middle	3.5	27.50	27.50		7.91	7.91		30.82	30.82		83.8	85.2		5.57	5.66		10.86	10.87		8	
21/9/2016	9:20	Fine	Middle	3.0	27.20	27.20	27.40	7.92	7.92	7.92	31.08	31.08	31.08	84.6	85.4	85.1	5.64	5.69	5.67	7.65	7.63	7.64	6	6.00
	9:22		Middle	3.0	27.60	27.60		7.91	7.91		31.08	31.08		84.7	85.6		5.64	5.71		7.64	7.64		6	
23/9/2016	11:27	Fine	Middle	3.5	27.60	27.60	27.65	7.94	7.94	7.94	31.39	31.39	31.39	92.3	92.2	91.7	6.10	6.10	6.07	8.74	8.58	8.61	7	6.00
	11:29		Middle	3.5	27.70	27.70		7.94	7.94		31.39	31.39		91.8	90.6		6.07	5.99		8.55	8.58		5	
26/9/2016	15:55	Fine	Middle	3.0	28.60	28.60	28.60	7.91	7.91	7.92	31.49	31.49	31.50	91.4	90.3	89.9	5.95	5.88	5.85	6.38	6.33	6.32	7	6.50
	15:57		Middle	3.0	28.60	28.60		7.93	7.93		31.51	31.51		89.0	88.7		5.79	5.78		6.38	6.19		6	

Remarks:  
Single underline denotes exceedance over Action Level.  
Double underline denotes exceedance over Limit Level.



**Water Monitoring Result at P4 - SOC  
Mid-Flood Tide**

Date	Time	Weather Condition	Sampling Depth		Water Temperature			pH			Salinity			DO Saturation			DO			Turbidity			Suspended Solids	
					°C			-			ppt			%			mg/L			NTU			mg/L	
			m		Value	Average		Value	Average		Value	Average		Value	Average		Value	Average		Value	Average		Value	Average
29/8/2016	16:39	Cloudy	Middle	2.5	26.90	26.90	26.95	7.92	7.92	7.92	30.57	30.57	30.57	68.9	68.4	68.0	4.62	4.59	4.56	7.87	7.66	7.71	7	7.50
	16:41		Middle	2.5	27.00	27.00		7.92	7.92		30.57	30.57		67.8	67.0		4.54	4.50		7.66	7.66		8	
31/8/2016	17:24	Fine	Middle	3.5	27.90	27.90	27.90	7.87	7.87	7.87	30.83	30.83	30.83	81.1	81.3	80.9	5.36	5.37	5.34	6.07	6.06	6.12	6	6.00
	17:26		Middle	3.5	27.90	27.90		7.87	7.87		30.82	30.82		80.2	80.8		5.30	5.34		6.17	6.18		6	
2/9/2016	19:56	Cloudy	Middle	3.0	27.60	27.60	27.65	7.78	7.78	7.78	30.26	30.26	30.26	67.6	67.9	67.8	4.51	4.51	4.51	9.76	9.74	9.77	11	11.00
	19:57		Middle	3.0	27.70	27.70		7.78	7.78		30.26	30.26		67.7	67.9		4.50	4.51		9.81	9.78		11	
5/9/2016	9:20	Cloudy	Middle	3.0	26.90	26.90	26.90	7.84	7.84	7.85	31.05	31.05	31.06	84.3	85.1	84.5	5.65	5.70	5.65	7.45	7.31	7.36	6	5.50
	9:22		Middle	3.0	26.90	26.90		7.85	7.85		31.06	31.06		84.0	84.4		5.62	5.63		7.30	7.37		5	
7/9/2016	10:55	Cloudy	Middle	2.5	26.90	26.90	26.90	7.81	7.81	7.81	30.31	30.31	30.36	76.4	74.5	73.3	5.12	5.02	4.93	9.03	9.06	9.00	8	8.00
	10:57		Middle	2.5	26.90	26.90		7.81	7.81		30.41	30.41		72.1	70.1		4.85	4.72		9.02	8.88		8	
10/9/2016	2:03	Cloudy	Middle	3.0	27.10	27.10	27.10	7.78	7.78	7.78	29.39	29.39	29.39	66.1	66.4	66.2	4.46	4.48	4.46	2.40	2.35	2.34	2	3.00
	2:04		Middle	3.0	27.10	27.10		7.78	7.78		29.39	29.39		66.2	65.9		4.46	4.44		2.32	2.30		4	
12/9/2016	17:01	Fine	Middle	3.5	28.20	28.20	28.25	7.79	7.79	7.79	29.82	29.84	29.84	80.2	79.9	79.6	5.30	5.28	5.26	4.38	4.39	4.40	3	3.50
	17:03		Middle	3.5	28.30	28.30		7.79	7.79		29.84	29.84		79.4	78.7		5.24	5.20		4.40	4.44		4	
14/9/2016	16:20	Fine	Middle	3.0	28.20	28.20	28.20	8.04	8.04	8.04	29.59	29.59	29.60	91.8	93.4	93.0	6.08	6.19	6.16	7.99	7.78	7.77	6	7.00
	16:22		Middle	3.0	28.20	28.20		8.04	8.04		29.60	29.60		93.7	93.1		6.20	6.17		7.66	7.66		8	
17/9/2016	17:03	Fine	Middle	27.9	27.90	27.90	27.90	7.90	7.90	7.90	30.61	30.61	30.62	83.6	83.3	83.6	5.53	5.51	5.45	7.19	7.21	7.21	6	6.00
	17:05		Middle	2.5	27.90	27.90		7.90	7.90		30.62	30.62		87.0	80.5		5.42	5.32		7.21	7.24		6	
19/9/2016	8:53	Fine	Middle	3.5	27.60	27.60	27.65	7.91	7.91	7.92	31.04	31.04	31.05	88.8	87.4	88.0	5.88	5.79	5.83	14.01	14.00	<u>14.00</u>	7	7.00
	8:55		Middle	3.5	27.70	27.70		7.93	7.93		31.06	31.06		87.2	88.7		5.77	5.87		14.00	14.00		7	
21/9/2016	9:25	Fine	Middle	3.0	27.30	27.30	27.30	7.92	7.92	7.93	31.13	31.13	31.13	89.4	89.9	89.7	5.95	5.97	5.97	9.14	9.12	9.21	11	11.00
	9:27		Middle	3.0	27.30	27.30		7.93	7.93		31.13	31.13		90.0	89.6		6.00	5.96		9.28	9.29		11	
23/9/2016	11:31	Fine	Middle	3.5	27.60	27.60	27.65	7.94	7.94	7.90	31.48	31.48	31.49	94.8	94.9	94.0	6.26	6.27	6.21	8.30	8.35	8.33	7	7.00
	11:33		Middle	3.5	27.70	27.70		7.85	7.85		31.49	31.49		93.5	92.7		6.18	6.12		8.33	8.35		7	
26/9/2016	16:00	Fine	Middle	3.0	28.60	28.60	28.60	7.94	7.94	7.94	31.48	31.48	31.49	88.0	88.1	87.8	5.72	5.73	5.71	7.48	7.56	7.64	7	6.50
	16:02		Middle	3.0	28.60	28.60		7.94	7.94		31.49	31.49		88.1	86.9		5.73	5.65		7.62	7.89		6	

Remarks:  
Single underline denotes exceedance over Action Level.  
Double underline denotes exceedance over Limit Level.





**Water Monitoring Result at P5 - WCT / RT / IT  
Mid-Flood Tide**

Date	Time	Weather Condition	Sampling Depth		Water Temperature			pH			Salinity			DO Saturation			DO			Turbidity			Suspended Solids	
					°C			-			ppt			%			mg/L			NTU			mg/L	
			m	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value
29/8/2016	16:43	Cloudy	Middle	2.5	26.90	26.90	26.90	7.92	7.92	7.93	30.57	30.57	30.56	76.7	74.0	74.3	5.16	4.97	4.99	6.66	6.71	6.71	8	7.50
	16:45		Middle	2.5	26.90	26.90		7.93	7.93		30.51	30.59		73.3	73.0		4.93	4.91		6.52	6.93		7	
31/8/2016	17:28	Fine	Middle	3.5	27.90	27.90	27.95	7.87	7.87	7.87	30.77	30.77	30.77	77.0	78.4	78.2	5.09	5.18	5.16	6.05	6.02	5.97	6	5.50
	17:30		Middle	3.5	28.00	28.00		7.87	7.87		30.77	30.77		78.3	78.9		5.17	5.21		6.00	5.81		5	
2/9/2016	20:06	Cloudy	Middle	3.0	27.60	27.60	27.65	7.80	7.80	7.80	30.27	30.27	30.27	66.0	67.1	66.9	4.39	4.47	4.45	9.76	9.74	9.67	13	12.00
	20:07		Middle	3.0	27.70	27.70		7.79	7.80		30.27	30.27		67.1	67.4		4.46	4.48		9.60	9.58		11	
5/9/2016	9:25	Cloudy	Middle	3.0	26.90	26.90	26.90	7.85	7.85	7.85	31.08	31.08	31.09	85.0	84.4	84.1	5.73	5.66	5.65	7.92	7.90	7.91	7	6.50
	9:27		Middle	3.0	26.90	26.90		7.85	7.85		31.09	31.09		82.3	84.7		5.52	5.69		7.90	7.90		6	
7/9/2016	10:59	Cloudy	Middle	2.5	26.90	26.90	26.90	7.81	7.81	7.82	30.35	30.35	30.41	70.2	68.1	67.6	4.72	4.58	4.55	9.20	9.23	9.17	7	7.00
	11:01		Middle	2.5	26.90	26.90		7.82	7.82		30.46	30.46		66.6	65.5		4.48	4.40		9.12	9.13		7	
10/9/2016	2:07	Cloudy	Middle	3.0	27.10	27.10	27.15	7.76	7.76	7.77	29.49	29.49	29.50	71.3	71.1	70.8	4.80	4.79	4.77	2.21	2.19	2.19	2	3.00
	2:08		Middle	3.0	27.20	27.20		7.77	7.77		29.50	29.50		70.5	70.1		4.75	4.72		2.18	2.16		4	
12/9/2016	17:05	Fine	Middle	3.5	28.30	28.30	28.30	7.79	7.79	7.79	29.63	29.63	29.64	70.5	68.8	69.2	4.66	4.54	4.57	3.74	3.73	3.76	2	3.00
	17:07		Middle	3.5	28.30	28.30		7.78	7.78		29.64	29.64		64.8	72.6		4.28	4.79		3.84	3.74		4	
14/9/2016	16:25	Fine	Middle	3.0	28.00	28.00	28.05	8.04	8.04	8.04	29.76	29.76	29.76	88.0	88.1	88.4	5.83	5.84	5.86	9.00	8.67	8.70	7	8.00
	16:27		Middle	3.0	28.10	28.10		8.04	8.04		29.76	29.76		88.8	88.7		5.88	5.88		8.64	8.50		9	
17/9/2016	17:07	Fine	Middle	2.5	28.50	28.50	28.25	7.90	7.90	7.91	30.63	30.63	30.64	86.4	85.0	85.2	5.70	5.61	5.63	8.23	8.03	7.89	6	5.50
	17:09		Middle	2.5	28.00	28.00		7.91	7.91		30.64	30.64		84.9	84.6		5.61	5.59		7.66	7.65		5	
19/9/2016	8:57	Fine	Middle	3.5	27.70	27.70	27.70	7.93	7.93	7.94	31.07	31.07	31.07	86.2	88.0	87.9	5.71	5.83	5.81	14.06	14.00	<u>13.93</u>	10	9.50
	8:59		Middle	3.5	27.70	27.70		7.94	7.94		31.07	31.07		88.7	88.8		5.81	5.88		13.90	13.76		9	
21/9/2016	9:30	Fine	Middle	3.0	27.30	27.30	27.30	7.93	7.93	7.94	31.16	31.16	31.16	88.1	89.2	88.5	5.86	5.94	5.88	10.19	10.13	10.08	9	9.50
	9:32		Middle	3.0	27.30	27.30		7.94	7.94		31.17	31.16		86.9	89.8		5.72	5.98		10.06	9.92		10	
23/9/2016	11:35	Fine	Middle	3.5	27.80	27.80	27.80	7.95	7.95	7.96	31.51	31.51	31.51	81.0	80.9	81.3	5.34	5.33	5.36	8.55	8.90	8.87	9	8.50
	11:37		Middle	3.5	27.80	27.80		7.96	7.96		31.51	31.51		81.6	81.8		5.38	5.39		9.02	9.00		8	
26/9/2016	16:05	Fine	Middle	3.0	28.60	28.60	28.60	7.95	7.95	7.95	31.47	31.47	31.49	92.4	93.0	92.3	6.01	6.05	6.01	8.39	8.61	8.56	7	7.00
	16:07		Middle	3.0	28.60	28.60		7.95	7.95		31.50	31.50		92.9	91.0		6.04	5.95		8.62	8.63		7	

Remarks:  
Single underline denotes exceedance over Action Level.  
Double underline denotes exceedance over Limit Level.



**Water Monitoring Result at RW21-P789 - Sun Hung Kai Centre  
Mid-Flood Tide**

Date	Time	Weather Condition	Sampling Depth		Water Temperature			pH			Salinity			DO Saturation			DO			Turbidity			Suspended Solids	
					°C			-			ppt			%			mg/L			NTU			mg/L	
			m		Value	Average		Value	Average		Value	Average		Value	Average		Value	Average		Value	Average		Value	Average
29/8/2016	17:01	Cloudy	Middle	3.5	27.10	27.10	27.10	7.89	7.89	7.90	30.93	30.93	30.92	61.3	60.8	61.0	4.10	4.07	4.08	8.24	8.25	8.22	10	9.50
	17:03		Middle	3.5	27.10	27.10		7.91	7.91		30.91	30.91		60.7	61.2		4.06	4.07		8.21	8.18		9	
31/8/2016	17:45	Fine	Middle	3.5	27.60	27.60	27.60	7.85	7.85	7.86	30.74	30.74	30.74	75.6	75.4	75.6	5.02	5.01	5.02	7.79	7.73	7.69	9	9.50
	17:47		Middle	3.5	27.60	27.60		7.86	7.86		30.74	30.74		76.1	75.3		5.05	5.00		7.68	7.57		10	
2/9/2016	18:40	Cloudy	Middle	3.0	27.70	27.70	27.75	7.70	7.70	7.71	29.84	29.84	29.84	65.7	65.7	65.2	4.36	4.37	4.34	11.13	11.07	<u>11.10</u>	10	10.50
	18:41		Middle	3.0	27.80	27.80		7.71	7.71		29.83	29.83		64.8	64.4		4.31	4.30		11.15	11.06		11	
5/9/2016	9:45	Cloudy	Middle	4.0	27.00	27.00	27.05	7.80	7.80	7.81	31.32	31.32	31.32	80.9	81.4	80.5	5.40	5.44	5.38	7.87	7.86	7.83	8	7.50
	9:47		Middle	4.0	27.10	27.10		7.82	7.82		31.32	31.32		79.6	80.2		5.32	5.36		7.79	7.78		7	
7/9/2016	11:27	Cloudy	Middle	3.5	27.00	27.00	27.00	7.82	7.82	7.82	30.36	30.36	30.36	64.9	64.0	63.7	4.36	4.29	4.28	7.50	7.51	7.51	7	6.50
	11:29		Middle	3.5	27.00	27.00		7.82	7.82		30.35	30.35		63.3	62.5		4.25	4.20		7.54	7.50		6	
10/9/2016	1:15	Cloudy	Middle	3.5	27.00	27.00	27.05	7.54	7.54	7.60	29.50	29.50	29.50	70.4	71.3	70.8	4.75	4.81	4.78	2.21	2.17	2.16	<2	<u>&lt;2</u>
	1:16		Middle	3.5	27.10	27.10		7.66	7.66		29.50	29.50		70.3	71.2		4.74	4.80		2.14	2.13		<2	
12/9/2016	13:45	Fine	Middle	3.5	29.80	29.80	29.90	7.76	7.76	7.76	29.14	29.14	29.14	79.2	79.8	78.8	5.10	5.14	5.08	4.04	4.00	4.00	2	3.00
	13:47		Middle	3.5	30.00	30.00		7.75	7.75		29.14	29.14		78.5	77.7		5.06	5.00		3.98	3.97		4	
14/9/2016	16:45	Fine	Middle	4.0	28.40	28.40	28.40	8.07	8.07	8.09	29.40	29.40	29.40	111.0	111.6	361.1	7.32	7.40	7.34	8.25	8.25	8.25	8	8.50
	16:47		Middle	4.0	28.40	28.40		8.11	8.11		29.40	29.40		111.1	1110.8		7.32	7.30		8.24	8.26		9	
17/9/2016	17:10	Fine	Middle	3.5	28.30	28.30	28.30	7.88	7.88	7.89	30.55	30.55	30.55	80.6	80.4	80.7	5.30	5.28	5.30	7.79	7.78	7.63	6	6.00
	17:12		Middle	3.5	28.30	28.30		7.89	7.89		30.55	30.55		80.8	80.9		5.31	5.32		7.22	7.74		6	
19/9/2016	9:15	Fine	Middle	4.0	28.10	28.10	28.15	7.88	7.88	7.89	31.03	31.03	31.03	81.0	82.1	81.9	5.32	5.40	5.39	9.80	9.84	9.79	6	6.50
	9:17		Middle	4.0	28.20	28.20		7.89	7.89		31.02	31.02		82.1	82.5		5.40	5.42		9.82	9.68		7	
21/9/2016	9:50	Fine	Middle	4.0	27.70	27.70	27.70	7.91	7.91	7.93	31.34	31.34	31.35	81.1	81.5	81.3	5.36	5.38	5.37	10.45	10.36	<u>10.34</u>	14	13.00
	9:52		Middle	4.0	27.70	27.70		7.94	7.94		31.35	31.35		82.1	80.5		5.43	5.32		10.27	10.27		12	
23/9/2016	11:45	Fine	Middle	4.0	28.00	28.00	28.00	7.92	7.92	7.93	31.54	31.54	31.55	84.9	86.5	85.7	5.57	5.68	5.62	7.83	7.84	7.85	8	7.50
	11:47		Middle	4.0	28.00	28.00		7.93	7.93		31.55	31.55		85.5	85.8		5.61	5.63		7.87	7.87		7	
26/9/2016	16:25	Fine	Middle	4.0	28.50	28.50	28.50	7.97	7.97	7.97	31.52	31.52	31.53	84.9	86.1	85.9	5.53	5.61	5.60	8.25	8.30	8.36	8	8.50
	16:27		Middle	4.0	28.50	28.50		7.97	7.97		31.53	31.53		86.1	86.6		5.61	5.64		8.50	8.40		9	

Remarks:  
Single underline denotes exceedance over Action Level.  
Double underline denotes exceedance over Limit Level.



**Water Monitoring Result at WSD19 - Sheung Wan  
Mid-Flood Tide**

Date	Time	Weather Condition	Sampling Depth		Water Temperature			pH			Salinity			DO Saturation			DO		Turbidity		Suspended Solids			
					°C			-			ppt			%			mg/L		NTU		mg/L			
			m	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	
29/8/2016	15:51	Cloudy	Middle	3.5	27.20	27.20	27.20	7.83	7.83	7.85	30.89	30.89	30.88	72.6	72.6	73.4	4.85	4.93	4.91	9.56	9.72	9.78	13	13.00
	15:53		Middle	3.5	27.20	27.20		7.86	7.86		30.87	30.87		74.9	73.4		4.95	4.91		9.89	9.96		13	
31/8/2016	16:00	Fine	Middle	3.5	28.10	28.10	28.20	7.91	7.91	7.89	30.58	30.58	30.58	75.8	77.1	76.7	4.99	5.07	5.05	8.58	8.32	8.45	9	9.00
	16:02		Middle	3.5	28.30	28.30		7.87	7.87		30.57	30.57		76.9	76.9		5.06	5.06		8.49	8.40		9	
2/9/2016	20:55	Cloudy	Middle	3.5	27.60	27.60	27.65	7.77	7.77	7.77	30.26	30.26	30.27	62.4	63.1	63.0	4.15	4.20	4.19	12.05	11.99	<u>12.01</u>	14	14.00
	20:56		Middle	3.5	27.70	27.70		7.77	7.77		30.27	30.27		63.2	63.1		4.20	4.19		12.01	11.98		14	
5/9/2016	7:55	Cloudy	Middle	4.0	27.40	27.40	27.45	7.85	7.85	7.85	31.12	31.12	31.12	82.8	82.9	82.1	5.50	5.51	5.46	10.47	10.46	<u>10.44</u>	9	9.50
	7:57		Middle	4.0	27.50	27.50		7.85	7.85		31.12	31.12		82.2	80.6		5.46	5.36		10.44	10.39		10	
7/9/2016	9:33	Cloudy	Middle	3.5	27.10	27.10	27.10	7.84	7.84	7.85	30.33	30.33	30.34	63.3	63.9	63.8	4.25	4.29	4.29	11.78	11.82	<u>11.79</u>	13	12.50
	9:35		Middle	3.5	27.10	27.10		7.85	7.85		30.35	30.35		64.2	63.8		4.31	4.29		11.77	11.77		12	
10/9/2016	2:19	Cloudy	Middle	3.5	27.20	27.20	27.20	7.49	7.49	7.53	29.10	29.10	29.11	75.1	75.2	75.2	5.07	5.08	5.08	3.26	3.38	3.37	3	2.50
	2:20		Middle	3.5	27.20	27.20		7.56	7.56		29.11	29.11		75.5	75.0		5.10	5.06		3.40	3.43		2	
12/9/2016	15:48	Fine	Middle	3.5	29.40	29.40	29.65	7.73	7.73	7.74	29.61	29.61	29.59	86.7	87.8	86.5	5.61	5.67	5.59	3.39	3.38	3.38	3	3.00
	15:50		Middle	3.5	29.90	29.90		7.74	7.74		29.56	29.56		86.7	84.8		5.60	5.47		3.37	3.37		3	
14/9/2016	15:30	Fine	Middle	3.5	28.80	28.80	28.85	8.27	8.27	8.25	29.24	29.24	29.25	106.6	107.2	105.2	6.99	7.03	6.90	7.10	7.10	7.10	9	8.50
	15:32		Middle	3.5	28.90	28.90		8.23	8.23		29.25	29.25		103.2	103.6		6.77	6.79		7.10	7.09		8	
17/9/2016	16:11	Fine	Middle	3.5	29.10	29.10	29.25	7.93	7.93	7.91	30.50	30.50	30.48	89.9	89.5	88.6	5.82	5.79	5.73	9.52	9.52	9.52	6	6.50
	16:13		Middle	3.5	29.40	29.40		7.88	7.88		30.46	30.46		87.5	87.6		5.66	5.66		9.52	9.52		7	
19/9/2016	7:30	Fine	Middle	4.0	27.80	27.80	28.00	7.92	7.92	7.92	30.82	30.82	30.82	80.8	75.8	79.4	5.54	5.00	5.47	9.99	9.99	9.99	14	13.00
	7:32		Middle	4.0	28.20	28.20		7.92	7.92		30.82	30.82		76.7	84.3		5.12	6.23		9.99	9.99		12	
21/9/2016	8:30	Fine	Middle	3.5	27.30	27.30	27.25	7.89	7.89	7.91	31.25	31.25	31.26	79.4	79.8	79.9	5.29	5.32	5.32	13.11	13.11	<u>13.11</u>	16	16.00
	8:32		Middle	3.5	27.20	27.20		7.93	7.93		31.26	31.26		80.1	80.1		5.34	5.34		13.12	13.10		16	
23/9/2016	9:30	Fine	Middle	3.5	28.00	28.00	28.05	7.86	7.86	7.88	31.27	31.27	31.27	92.4	91.3	91.5	6.07	6.00	6.01	15.42	15.57	<u>15.45</u>	15	14.50
	9:32		Middle	3.5	28.10	28.10		7.89	7.89		31.27	31.27		91.9	90.2		6.04	5.93		15.39	15.41		14	
26/9/2016	14:50	Fine	Middle	3.5	29.10	29.10	29.20	7.83	7.83	7.85	31.57	31.57	31.57	94.4	93.6	93.5	6.07	6.02	6.02	15.29	15.11	<u>15.14</u>	14	15.00
	14:52		Middle	3.5	29.30	29.30		7.87	7.87		31.56	31.56		93.1	93.0		5.99	5.98		15.08	15.09		16	

Remarks:  
Single underline denotes exceedance over Action Level.  
Double underline denotes exceedance over Limit Level.



**Water Monitoring Result at C7 - Windsor House  
Mid-Ebb Tide**

Date	Time	Weather Condition	Sampling Depth		Water Temperature		pH			Salinity		DO Saturation		DO		Turbidity		Suspended Solids						
					°C		-			ppt		%		mg/L		NTU		mg/L						
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average				
29/8/2016	11:54	Cloudy	Middle	-	27.80	27.80	27.75	7.74	7.74	7.75	30.28	30.28	30.29	67.0	68.2	68.4	4.45	4.53	4.54	3.47	3.48	3.47	3	4.00
	11:56		Middle	-	27.70	27.70		7.76	7.76		30.30	30.30		68.8	69.4		4.57	4.61		3.49	3.45		5	
31/8/2016	11:45	Fine	Middle	-	28.30	28.30	28.35	7.88	7.88	7.87	30.85	30.85	30.86	88.6	87.9	88.7	5.81	5.77	5.82	5.85	5.86	5.87	10	9.50
	11:47		Middle	-	28.40	28.40		7.86	7.86		30.87	30.87		89.0	89.1		5.84	5.84		5.88	5.89		9	
2/9/2016	11:45	Cloudy	Middle	-	28.10	28.10	28.15	7.71	7.71	7.72	29.78	29.78	29.78	84.2	84.7	84.0	5.57	5.60	5.56	4.55	4.50	4.45	4	4.00
	11:47		Middle	-	28.20	28.20		7.73	7.73		29.77	29.77		84.0	83.2		5.56	5.50		4.44	4.31		4	
5/9/2016	16:15	Rainy	Middle	-	27.10	27.10	27.10	7.76	7.76	7.77	30.22	30.22	30.22	81.8	81.8	82.1	5.49	5.49	5.51	9.00	8.97	9.05	9	9.50
	16:17		Middle	-	27.10	27.10		7.78	7.78		30.22	30.22		82.4	82.3		5.53	5.53		9.13	9.10		10	
7/9/2016	17:43	Cloudy	Middle	-	27.00	27.00	27.00	7.72	7.72	7.73	29.83	29.83	29.84	80.0	80.2	79.9	5.39	5.42	5.39	5.90	5.99	5.96	6	7.00
	17:45		Middle	-	27.00	27.00		7.73	7.73		29.84	29.84		79.3	80.2		5.35	5.41		5.94	5.99		8	
9/9/2016	3:27	Cloudy	Middle	-	27.30	27.30	27.30	7.75	7.75	7.64	29.88	29.88	29.81	67.5	67.4	66.4	4.55	4.52	4.46	11.26	11.30	11.21	6	6.50
	3:28		Middle	-	27.30	27.30		7.53	7.53		29.89	29.59		65.4	65.1		4.38	4.37		11.18	11.10		7	
12/9/2016	11:05	Fine	Middle	-	29.20	29.20	29.25	7.61	7.61	7.63	28.93	28.93	28.93	90.0	90.0	90.0	5.88	5.87	5.88	8.64	8.81	8.75	3	3.50
	11:07		Middle	-	29.30	29.30		7.64	7.64		28.92	28.92		90.0	90.1		5.87	5.88		8.83	8.73		4	
14/9/2016	11:30	Fine	Middle	-	28.90	28.90	29.00	7.83	7.83	7.82	29.69	29.69	29.69	90.2	94.4	93.1	5.88	6.15	6.06	5.80	5.70	5.68	8	7.00
	11:32		Middle	-	29.10	29.10		7.81	7.81		29.69	29.69		94.2	93.5		6.14	6.08		5.62	5.59		6	
17/9/2016	11:45	Fine	Middle	-	28.80	28.80	28.85	7.61	7.61	7.66	30.76	30.76	30.76	93.1	93.0	92.0	6.05	6.04	5.97	8.80	8.89	8.78	11	10.00
	11:47		Middle	-	28.90	28.90		7.70	7.70		30.76	30.76		90.9	90.9		5.90	5.90		8.73	8.71		9	
19/9/2016	15:20	Fine	Middle	-	29.30	29.30	29.35	7.73	7.73	7.75	30.63	30.63	30.63	90.5	90.0	90.7	5.84	5.81	5.85	5.46	5.42	5.44	6	5.00
	15:27		Middle	-	29.40	29.40		7.77	7.77		30.62	30.62		91.3	90.8		5.89	5.85		5.43	5.45		4	
21/9/2016	15:50	Fine	Middle	-	29.20	29.20	29.35	7.83	7.83	7.85	31.00	31.00	31.00	89.5	89.8	89.1	5.76	5.78	5.74	4.92	4.78	4.84	7	8.00
	15:52		Middle	-	29.50	29.50		7.86	7.86		30.99	30.99		88.6	88.6		5.70	5.70		4.75	4.89		9	
23/9/2016	2:30	Cloudy	Middle	-	27.30	27.30	27.25	7.87	7.87	7.87	31.80	31.80	31.81	76.3	76.4	76.6	5.07	5.09	5.10	5.93	5.99	5.84	<2	<2
	2:31		Middle	-	27.20	27.20		7.87	7.87		31.81	31.81		76.0	77.7		5.06	5.16		5.77	5.68		<2	
26/9/2016	11:10	Fine	Middle	-	29.30	29.30	29.30	7.85	7.85	7.86	31.57	31.57	31.58	91.3	91.6	91.4	5.87	5.89	5.87	6.97	6.98	6.97	4	5.00
	11:12		Middle	-	29.30	29.30		7.87	7.87		31.58	31.58		91.2	91.3		5.86	5.87		6.93	6.98		6	

Remarks:  
Single underline denotes exceedance over Action Level.  
Double underline denotes exceedance over Limit Level.



**Water Monitoring Result at C1 - HKCEC  
Mid-Ebb Tide**

Date	Time	Weather Condition	Sampling Depth	Water Temperature		pH		Salinity		DO Saturation		DO		Turbidity		Suspended Solids								
				°C		-		ppt		%		mg/L		NTU		mg/L								
				Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average							
29/8/2016	11:11	Cloudy	Middle	2.5	27.10	27.10	27.15	7.93	7.93	7.94	30.23	30.23	30.29	79.0	77.2	77.1	5.30	5.17	5.17	3.00	3.00	3.00	4	4.00
	11:13		Middle	2.5	27.20	27.20		7.94	7.94		30.34	30.34		76.3	75.9		5.11	5.08		3.00	2.98		4	
31/8/2016	10:50	Fine	Middle	3.5	27.50	27.50	27.50	7.92	7.92	7.92	31.10	31.10	31.10	87.2	86.3	86.0	5.79	5.73	5.70	7.12	7.20	7.15	7	7.00
	10:52		Middle	3.5	27.50	27.50		7.92	7.92		31.10	31.10		84.9	85.4		5.63	5.66		7.16	7.11		7	
2/9/2016	14:50	Cloudy	Middle	2.5	27.60	27.60	27.60	7.86	7.86	7.86	29.65	29.65	29.65	86.4	87.1	87.0	5.77	5.82	5.81	7.17	7.06	7.12	6	6.00
	14:52		Middle	2.5	27.60	27.60		7.86	7.86		29.65	29.65		87.0	87.6		5.81	5.85		7.10	7.15		6	
5/9/2016	17:27	Rainy	Middle	2.5	27.20	27.20	27.20	7.84	7.84	7.84	29.72	29.72	29.72	80.2	79.5	79.0	5.39	5.34	5.31	5.05	5.07	5.06	6	6.00
	17:29		Middle	2.5	27.20	27.20		7.84	7.84		29.72	29.72		78.8	77.6		5.30	5.22		5.07	5.06		6	
7/9/2016	18:25	Cloudy	Middle	2.5	27.00	27.00	27.00	7.83	7.83	7.83	30.01	30.01	30.02	72.6	71.2	71.8	4.89	4.80	4.84	7.66	7.57	7.60	7	6.50
	18:27		Middle	2.5	27.00	27.00		7.83	7.83		30.02	30.02		70.4	73.0		4.74	4.92		7.57	7.58		6	
9/9/2016	5:40	Cloudy	Middle	3.0	27.20	27.20	27.20	7.70	7.70	7.71	29.76	29.76	29.76	63.0	63.6	63.1	4.24	4.27	4.24	4.72	4.67	4.58	9	9.50
	5:41		Middle	3.0	27.20	27.20		7.71	7.71		29.76	29.76		62.9	62.9		4.23	4.23		4.49	4.42		10	
12/9/2016	10:10	Fine	Middle	3.0	28.10	28.10	28.15	7.80	7.80	7.80	29.15	29.15	29.15	91.7	91.4	91.4	6.09	6.06	6.07	3.59	3.58	3.58	3	3.00
	10:12		Middle	3.0	28.20	28.20		7.80	7.80		29.15	29.15		91.3	91.3		6.06	6.06		3.58	3.58		3	
14/9/2016	13:05	Fine	Middle	2.5	28.60	28.60	28.60	8.27	8.27	8.27	28.67	28.67	28.63	113.1	113.0	112.2	7.47	7.47	7.42	5.75	5.81	5.82	8	8.00
	13:07		Middle	2.5	28.60	28.60		8.27	8.27		28.58	28.58		111.4	111.1		7.37	7.35		5.86	5.87		8	
17/9/2016	10:50	Fine	Middle	3.0	28.00	28.00	28.00	7.97	7.97	7.97	31.07	31.07	31.07	89.6	91.7	90.5	5.90	6.03	5.95	8.06	8.08	8.11	8	8.50
	10:52		Middle	3.0	28.00	28.00		7.97	7.97		31.07	31.07		90.4	90.2		5.92	5.94		8.13	8.18		9	
19/9/2016	14:45	Fine	Middle	3.0	28.50	28.50	28.50	7.89	7.89	7.89	30.84	30.84	30.84	86.4	87.6	87.1	5.65	5.73	5.70	9.12	9.12	9.11	10	10.00
	14:47		Middle	3.0	28.50	28.50		7.89	7.89		30.83	30.84		87.4	86.8		5.72	5.68		9.11	9.10		10	
21/9/2016	16:49	Fine	Middle	2.5	27.80	27.80	27.80	7.95	7.95	7.95	31.45	31.45	31.45	93.3	93.5	93.3	6.15	6.17	6.16	5.00	4.95	5.00	7	6.50
	16:51		Middle	2.5	27.80	27.80		7.95	7.95		31.45	31.45		93.9	92.6		6.20	6.11		4.99	5.05		6	
23/9/2016	5:50	Cloudy	Middle	3.0	27.20	27.20	27.20	7.83	7.83	7.84	31.70	31.70	31.70	70.2	71.4	71.0	4.67	4.75	4.72	4.82	4.62	4.66	6	5.50
	5:51		Middle	3.0	27.20	27.20		7.86	7.86		31.70	31.70		70.7	71.7		4.70	4.77		4.61	4.57		5	
26/9/2016	10:20	Fine	Middle	3.0	28.30	28.30	28.30	7.95	7.95	7.95	31.59	31.59	31.58	92.1	93.0	92.3	6.01	6.07	6.03	7.93	7.97	7.97	4	4.50
	10:22		Middle	3.0	28.30	28.30		7.95	7.95		31.57	31.57		92.2	92.0		6.02	6.01		7.99	7.98		5	

Remarks:  
Single underline denotes exceedance over Action Level.  
Double underline denotes exceedance over Limit Level.



**Water Monitoring Result at P1 - HKCEC Phase I  
Mid-Ebb Tide**

Date	Time	Weather Condition	Sampling Depth		Water Temperature		pH			Salinity			DO Saturation		DO		Turbidity		Suspended Solids					
					°C		-		ppt		%		mg/L		NTU		mg/L							
			m	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average					
29/8/2016	10:55	Cloudy	Middle	2.5	27.20	27.20	27.15	7.91	7.91	7.92	30.48	30.48	30.48	78.8	81.4	80.8	5.29	5.50	5.43	3.98	3.98	3.91	4	4.00
	10:57		Middle	2.5	27.10	27.10		7.92	7.92		30.48	30.48		82.5	80.3		5.54	5.39		3.85	3.82		4	
31/8/2016	10:30	Fine	Middle	3.5	28.00	28.00	28.05	7.90	7.90	7.90	31.15	31.15	31.16	91.1	92.5	91.7	5.99	6.09	6.03	6.74	6.55	6.57	8	8.00
	10:32		Middle	3.5	28.10	28.10		7.90	7.90		31.16	31.16		91.3	91.9		6.00	6.04		6.56	6.43		8	
2/9/2016	14:30	Cloudy	Middle	2.5	27.50	27.50	27.55	7.87	7.87	7.87	29.80	29.80	29.80	92.2	92.4	92.4	6.16	6.17	6.17	5.83	5.88	5.94	5	5.00
	14:32		Middle	2.5	27.60	27.60		7.86	7.86		29.80	29.80		92.6	92.5		6.18	6.18		6.01	6.04		5	
5/9/2016	17:11	Rainy	Middle	2.5	26.80	26.80	26.80	7.61	7.61	7.67	29.84	29.84	29.84	97.7	97.3	96.8	6.60	6.58	6.54	6.35	6.34	6.32	4	4.50
	17:13		Middle	2.5	26.80	26.80		7.72	7.72		29.84	29.84		97.1	95.0		6.57	6.42		6.30	6.27		5	
7/9/2016	18:09	Cloudy	Middle	2.5	26.80	26.80	26.80	7.78	7.78	7.79	30.19	30.19	30.19	72.2	72.7	72.7	4.87	4.90	4.90	6.23	6.23	6.23	6	5.00
	18:11		Middle	2.5	26.80	26.80		7.79	7.79		30.19	30.19		73.1	72.6		4.93	4.90		6.24	6.23		4	
9/9/2016	3:45	Cloudy	Middle	3.0	27.10	27.10	27.15	7.76	7.76	7.76	29.74	29.74	29.74	66.1	66.6	65.7	4.45	4.48	4.42	3.73	3.71	3.76	8	7.00
	3:46		Middle	3.0	27.20	27.20		7.76	7.76		29.74	29.74		65.4	64.7		4.40	4.36		3.78	3.82		6	
12/9/2016	9:50	Fine	Middle	3.0	28.40	28.40	28.50	7.78	7.78	7.79	29.07	29.07	29.07	96.7	95.8	95.6	6.39	6.32	6.31	3.27	3.31	3.34	4	3.00
	9:52		Middle	3.0	28.60	28.60		7.79	7.79		29.07	29.07		95.5	94.2		6.32	6.22		3.35	3.41		2	
14/9/2016	12:45	Fine	Middle	2.5	28.90	28.90	29.05	7.91	7.91	7.95	28.84	28.84	28.84	117.1	117.7	117.7	7.67	7.70	7.70	4.41	4.40	4.41	4	4.50
	12:47		Middle	2.5	29.20	29.20		7.99	7.99		28.83	28.83		117.1	118.8		7.67	7.77		4.40	4.44		5	
17/9/2016	10:30	Fine	Middle	3.0	28.60	28.60	28.70	7.91	7.91	7.92	31.13	31.13	31.13	93.2	94.1	93.2	6.06	6.12	6.06	8.37	8.27	8.25	7	7.00
	10:32		Middle	3.0	28.80	28.80		7.93	7.93		31.13	31.13		93.8	91.7		6.09	5.96		8.20	8.15		7	
19/9/2016	14:25	Fine	Middle	3.0	28.80	28.80	29.05	7.77	7.77	7.80	30.90	30.90	30.90	96.4	96.1	95.6	6.23	6.21	6.17	9.65	9.65	9.62	8	9.00
	14:27		Middle	3.0	29.30	29.30		7.83	7.83		30.89	30.89		95.0	94.7		6.14	6.11		9.60	9.57		10	
21/9/2016	16:33	Fine	Middle	2.5	28.10	28.10	28.20	7.81	7.81	7.85	31.39	31.39	31.38	96.4	92.6	93.2	6.31	6.06	6.10	5.81	5.87	5.88	5	4.50
	16:35		Middle	2.5	28.30	28.30		7.88	7.88		31.36	31.36		91.5	92.1		5.99	6.03		5.92	5.91		4	
23/9/2016	5:12	Cloudy	Middle	3.0	26.90	26.90	26.90	7.92	7.92	7.93	31.92	31.92	31.92	70.8	71.2	71.3	4.73	4.75	4.76	4.96	4.94	4.82	5	5.00
	5:13		Middle	3.0	26.90	26.90		7.93	7.93		31.92	31.92		71.6	71.7		4.78	4.77		4.73	4.64		5	
26/9/2016	10:00	Fine	Middle	3.0	28.90	28.90	28.90	7.89	7.89	7.90	31.72	31.72	31.72	93.1	94.1	92.9	6.02	6.08	6.01	8.01	8.02	8.01	6	6.00
	10:02		Middle	3.0	28.90	28.90		7.91	7.91		31.72	31.72		91.6	92.9		5.92	6.01		8.00	7.99		6	

Remarks:  
Single underline denotes exceedance over Action Level.  
Double underline denotes exceedance over Limit Level.



**Water Monitoring Result at P3 - APA  
Mid-Ebb Tide**

Date	Time	Weather Condition	Sampling Depth		Water Temperature		pH			Salinity		DO Saturation		DO		Turbidity		Suspended Solids						
					°C		-		ppt		%		mg/L		NTU		mg/L							
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average						
29/8/2016	10:59	Cloudy	Middle	2.5	26.90	26.90	26.90	7.93	7.93	7.93	30.41	30.41	30.41	82.7	83.0	82.8	5.57	5.59	5.58	4.05	3.99	3.98	2	2.50
	11:01		Middle	2.5	26.90	26.90		7.93	7.93		30.40	30.40		84.5	80.9		5.69	5.45		3.94	3.95		3	
31/8/2016	10:35	Fine	Middle	3.5	27.60	27.60	27.60	7.91	7.91	7.91	31.14	31.14	31.14	88.6	88.8	88.3	5.87	5.89	5.85	6.38	6.17	6.16	8	8.00
	10:37		Middle	3.5	27.60	27.60		7.91	7.91		31.14	31.14		88.2	87.4		5.84	5.79		6.03	6.04		8	
2/9/2016	14:35	Cloudy	Middle	2.5	27.60	27.60	27.60	7.86	7.86	7.86	29.67	29.67	29.70	87.7	87.7	87.7	5.84	5.84	5.85	6.02	6.02	6.02	5	5.00
	14:37		Middle	2.5	27.60	27.60		7.86	7.86		29.72	29.72		87.9	87.3		5.88	5.82		6.01	6.01		5	
5/9/2016	17:15	Rainy	Middle	2.5	26.90	26.90	26.90	7.76	7.76	7.77	29.94	29.94	29.95	80.6	80.1	78.2	5.43	5.40	5.33	5.69	5.68	5.68	5	5.00
	17:17		Middle	2.5	26.90	26.90		7.78	7.78		29.95	29.95		77.4	74.7		5.43	5.04		5.69	5.66		5	
7/9/2016	18:13	Cloudy	Middle	2.5	26.80	26.80	26.80	7.80	7.80	7.81	30.15	30.15	30.18	81.3	80.1	81.0	5.49	5.40	5.47	6.50	6.62	6.53	4	4.50
	18:15		Middle	2.5	26.80	26.80		7.82	7.82		30.20	30.20		81.6	81.0		5.51	5.47		6.53	6.45		5	
9/9/2016	3:50	Cloudy	Middle	3.0	27.20	27.20	27.20	7.74	7.74	7.74	29.76	29.76	29.76	62.3	63.3	62.6	4.19	4.25	4.20	3.94	3.86	3.91	6	5.50
	3:51		Middle	3.0	27.20	27.20		7.74	7.74		29.76	29.76		62.1	62.5		4.16	4.21		3.90	3.95		5	
12/9/2016	9:55	Fine	Middle	3.0	28.20	28.20	28.25	7.79	7.79	7.79	29.15	29.15	29.15	90.9	91.8	91.1	6.02	6.12	6.04	3.53	3.52	3.53	4	3.00
	9:57		Middle	3.0	28.30	28.30		7.79	7.79		29.15	29.15		90.4	91.2		5.99	6.04		3.54	3.53		2	
14/9/2016	12:50	Fine	Middle	2.5	28.60	28.60	28.65	8.17	8.17	8.19	28.25	28.25	28.50	110.0	105.5	107.3	7.26	6.96	7.08	5.35	5.35	5.30	4	4.00
	12:52		Middle	2.5	28.70	28.70		8.21	8.21		28.75	28.75		106.4	107.3		7.02	7.08		5.26	5.25		4	
17/9/2016	10:35	Fine	Middle	3.0	28.20	28.20	28.25	7.95	7.95	7.96	31.07	31.07	31.07	95.3	94.5	95.3	6.25	6.20	6.25	6.09	6.14	6.14	7	8.00
	10:37		Middle	3.0	28.30	28.30		7.96	7.96		31.07	31.07		95.9	95.6		6.29	6.27		6.16	6.16		9	
19/9/2016	14:30	Fine	Middle	3.0	28.40	28.40	28.50	7.85	7.85	7.86	30.88	30.88	30.88	88.8	89.6	89.6	5.81	5.87	5.86	9.55	9.55	9.53	8	7.00
	14:32		Middle	3.0	28.60	28.60		7.87	7.87		30.87	30.87		90.9	89.2		5.94	5.83		9.47	9.53		6	
21/9/2016	16:37	Fine	Middle	2.5	27.80	27.80	27.80	7.91	7.91	7.92	31.37	31.37	31.37	97.0	97.3	96.2	6.40	6.41	6.34	5.22	5.43	5.34	6	5.00
	16:39		Middle	2.5	27.80	27.80		7.92	7.92		31.37	31.37		96.4	94.0		6.35	6.20		5.43	5.29		4	
23/9/2016	5:19	Cloudy	Middle	3.0	27.00	27.00	26.98	7.96	7.96	7.97	31.96	31.96	31.96	77.6	77.3	78.1	5.17	5.16	5.20	6.04	6.01	5.99	6	5.50
	5:20		Middle	3.0	26.90	27.00		7.97	7.97		31.96	31.96		79.2	78.2		5.28	5.20		5.98	5.93		5	
26/9/2016	10:05	Fine	Middle	3.0	28.60	28.60	28.65	7.92	7.92	7.93	31.59	31.59	31.59	90.0	90.5	90.6	5.85	5.88	5.89	7.93	7.91	7.95	6	5.00
	10:07		Middle	3.0	28.70	28.70		7.93	7.93		31.59	31.59		91.7	90.3		5.96	5.87		7.98	7.97		4	

Remarks:  
Single underline denotes exceedance over Action Level.  
Double underline denotes exceedance over Limit Level.



**Water Monitoring Result at P4 - SOC  
Mid-Ebb Tide**

Date	Time	Weather Condition	Sampling Depth		Water Temperature		pH			Salinity		DO Saturation		DO		Turbidity		Suspended Solids						
					°C		-		ppt		%		mg/L		NTU		mg/L							
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average						
29/8/2016	11:03	Cloudy	Middle	2.5	27.00	27.00	27.00	7.93	7.93	7.93	30.34	30.34	30.35	73.8	71.9	71.1	4.96	4.84	4.81	3.78	3.75	3.68	4	4.00
	11:05		Middle	2.5	27.00	27.00		7.93	7.93		30.35	30.35		70.0	68.8		4.79	4.63		3.60	3.57		4	
31/8/2016	10:40	Fine	Middle	3.5	27.50	27.50	27.50	7.91	7.91	7.92	31.13	31.13	31.13	83.7	84.6	84.4	5.56	5.61	5.60	6.99	6.97	6.97	7	7.00
	10:42		Middle	3.5	27.50	27.50		7.92	7.92		31.13	31.13		84.8	84.5		5.63	5.61		6.96	6.96		7	
2/9/2016	14:40	Cloudy	Middle	2.5	27.50	27.50	27.50	7.86	7.86	7.86	29.24	29.24	29.47	89.2	89.1	89.3	5.97	5.97	5.98	5.80	5.78	5.79	7	6.00
	14:42		Middle	2.5	27.50	27.50		7.86	7.86		29.69	29.69		89.2	89.8		5.97	6.01		5.79	5.79		5	
5/9/2016	17:19	Rainy	Middle	2.5	27.00	27.00	27.00	7.80	7.80	7.81	30.31	30.11	30.16	77.6	76.7	76.7	5.22	5.16	5.16	6.99	6.85	6.92	7	6.00
	17:21		Middle	2.5	27.00	27.00		7.81	7.81		30.11	30.11		74.5	77.9		5.02	5.25		6.95	6.90		5	
7/9/2016	18:17	Cloudy	Middle	2.5	26.80	26.80	26.80	7.82	7.82	7.82	30.19	30.19	30.20	73.0	71.9	71.4	4.91	4.85	4.81	6.64	6.69	6.66	5	4.50
	18:19		Middle	2.5	26.80	26.80		7.82	7.82		30.20	30.20		71.1	69.4		4.80	4.68		6.66	6.65		4	
9/9/2016	3:59	Cloudy	Middle	3.0	27.10	27.10	27.10	7.63	7.63	7.63	29.72	29.72	29.72	64.2	64.6	64.0	4.32	4.35	4.31	4.05	4.01	4.01	10	9.50
	4:00		Middle	3.0	27.10	27.10		7.63	7.63		29.72	29.72		63.9	63.3		4.30	4.26		3.97	3.99		9	
12/9/2016	10:00	Fine	Middle	3.0	28.10	28.10	28.15	7.79	7.79	7.79	29.20	29.20	29.20	89.2	89.4	89.0	5.92	5.93	5.90	3.63	3.95	3.80	5	5.50
	10:02		Middle	3.0	28.20	28.20		7.79	7.79		29.20	29.20		89.0	88.4		5.90	5.84		3.84	3.77		6	
14/9/2016	12:55	Fine	Middle	2.5	28.70	28.70	28.65	8.24	8.24	8.25	28.78	28.78	28.77	109.1	109.1	108.1	7.20	7.20	7.30	5.30	5.32	5.33	2	2.50
	12:57		Middle	2.5	28.60	28.60		8.26	8.26		28.74	28.79		101.4	112.7		7.35	7.44		5.34	5.35		3	
17/9/2016	10:40	Fine	Middle	3.0	28.10	28.10	28.10	7.96	7.96	7.96	31.07	31.07	31.07	92.5	94.4	93.7	6.08	6.20	7.01	5.87	5.86	5.85	7	6.50
	10:42		Middle	3.0	28.10	28.10		7.96	7.96		31.07	31.07		94.3	93.7		9.60	6.16		5.84	5.83		6	
19/9/2016	14:35	Fine	Middle	3.0	28.20	28.20	28.25	7.88	7.88	7.89	30.88	30.88	30.88	88.7	88.9	88.3	5.82	5.84	5.80	9.06	9.02	9.02	9	9.50
	14:37		Middle	3.0	28.30	28.30		7.89	7.89		30.87	30.87		87.9	87.7		5.77	5.76		9.00	8.99		10	
21/9/2016	16:41	Fine	Middle	2.5	27.80	27.80	27.80	7.93	7.93	7.93	31.30	31.30	31.31	90.0	89.2	88.2	5.94	5.89	5.82	5.45	5.21	5.36	4	4.00
	16:43		Middle	2.5	27.80	27.80		7.93	7.93		31.31	31.31		85.1	88.5		5.62	5.82		5.39	5.39		4	
23/9/2016	5:25	Cloudy	Middle	3.0	26.80	26.80	26.80	7.98	7.98	7.98	31.93	31.93	31.93	77.6	78.8	78.1	5.18	5.26	5.22	6.58	6.48	6.53	6	6.00
	5:26		Middle	3.0	26.80	26.80		7.98	7.98		31.93	31.93		78.3	77.6		5.23	5.19		6.51	6.53		6	
26/9/2016	10:10	Fine	Middle	3.0	28.50	28.50	28.50	7.93	7.93	7.94	31.60	31.60	31.60	91.1	91.7	91.1	5.93	5.97	5.93	8.16	8.17	8.17	6	6.00
	10:12		Middle	3.0	28.50	28.50		7.94	7.94		31.60	31.60		90.7	90.9		5.90	5.92		8.18	8.18		6	

Remarks:  
Single underline denotes exceedance over Action Level.  
Double underline denotes exceedance over Limit Level.





**Water Monitoring Result at P5 - WCT / RT / IT  
Mid-Ebb Tide**

Date	Time	Weather Condition	Sampling Depth	m	Water Temperature		pH		Salinity		DO Saturation		DO		Turbidity		Suspended Solids							
					°C		-		ppt		%		mg/L		NTU		mg/L							
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average						
29/8/2016	11:07	Cloudy	Middle	2.5	27.10	27.10	27.10	7.93	7.93	7.93	30.30	30.30	30.31	82.5	81.1	80.7	5.54	5.45	5.42	3.50	3.26	3.31	2	2.00
	11:09		Middle	2.5	27.10	27.10		7.93	7.93		30.32	30.32		80.4	78.8		5.40	5.29		3.25	3.23		2	
31/8/2016	10:45	Fine	Middle	3.5	27.40	27.40	27.45	7.92	7.92	7.92	31.10	31.10	31.11	88.9	89.5	89.2	5.90	5.88	5.90	6.31	6.27	6.25	7	7.50
	10:47		Middle	3.5	27.50	27.50		7.92	7.92		31.11	31.11		89.0	89.3		5.91	5.92		6.20	6.23		8	
2/9/2016	14:45	Cloudy	Middle	2.5	27.50	27.50	27.50	7.86	7.86	7.86	29.66	29.66	29.72	94.3	94.3	94.3	6.31	6.31	6.31	6.63	6.52	6.59	6	6.00
	14:47		Middle	2.5	27.50	27.50		7.86	7.86		29.78	29.78		94.9	93.5		6.35	6.26		6.50	6.70		6	
5/9/2016	17:23	Rainy	Middle	2.5	27.20	27.20	27.15	7.83	7.83	7.84	29.71	29.77	29.76	72.7	76.4	74.8	4.89	5.14	5.03	6.18	6.17	6.17	5	4.50
	17:25		Middle	2.5	27.10	27.10		7.84	7.84		29.77	29.77		75.3	74.9		5.06	5.04		6.17	6.17		4	
7/9/2016	18:21	Cloudy	Middle	2.5	26.80	26.80	26.80	7.83	7.83	7.83	30.08	30.08	30.10	75.4	74.0	74.2	5.09	4.99	5.02	7.45	7.45	7.42	6	5.50
	18:23		Middle	2.5	26.80	26.80		7.83	7.83		30.11	30.11		74.4	73.0		5.02	4.96		7.45	7.32		5	
9/9/2016	4:04	Cloudy	Middle	3.0	27.10	27.10	27.15	7.39	7.39	7.45	29.48	29.48	29.48	74.8	75.9	75.2	5.04	5.11	5.07	5.60	5.53	5.38	3	3.50
	4:05		Middle	3.0	27.20	27.20		7.50	7.50		29.48	29.48		75.4	74.8		5.07	5.04		5.19	5.21		4	
12/9/2016	10:05	Fine	Middle	3.0	28.20	28.20	28.20	7.80	7.80	7.80	29.16	29.16	29.16	92.5	92.0	92.3	6.14	6.10	6.13	3.20	3.23	3.22	3	3.00
	10:07		Middle	3.0	28.20	28.20		7.80	7.80		29.15	29.15		92.2	92.6		6.12	6.14		3.23	3.22		3	
14/9/2016	13:00	Fine	Middle	2.5	28.50	28.50	28.45	8.26	8.26	8.27	28.74	28.74	28.76	106.9	107.0	107.1	7.08	7.09	7.09	4.52	4.59	4.59	5	5.00
	13:02		Middle	2.5	28.40	28.40		8.27	8.27		28.77	28.77		107.2	107.2		7.10	7.10		4.62	4.64		5	
17/9/2016	10:45	Fine	Middle	3.0	28.20	28.20	28.20	7.96	7.96	7.97	31.06	31.06	31.07	91.2	93.8	93.2	5.98	6.15	6.12	11.00	10.84	10.79	8	8.00
	10:47		Middle	3.0	28.20	28.20		7.97	7.97		31.07	31.07		95.1	92.8		6.24	6.09		10.71	10.60		8	
19/9/2016	14:40	Fine	Middle	3.0	28.40	28.40	28.45	7.89	7.89	7.90	30.84	30.84	30.84	91.9	92.2	92.4	6.02	6.04	6.04	10.89	10.90	10.75	3	3.00
	14:42		Middle	3.0	28.50	28.50		7.90	7.90		30.84	30.84		92.4	92.9		6.04	6.07		10.72	10.48		3	
21/9/2016	16:45	Fine	Middle	2.5	27.70	27.70	27.70	7.94	7.94	7.95	31.35	31.35	31.35	96.2	94.5	94.0	6.35	6.25	6.21	4.89	4.55	4.81	6	5.50
	16:47		Middle	2.5	27.70	27.70		7.95	7.95		31.35	31.35		92.6	92.8		6.12	6.13		4.90	4.88		5	
23/9/2016	5:33	Cloudy	Middle	3.0	26.90	26.90	26.90	8.00	8.00	8.00	31.77	31.77	31.77	72.6	74.7	74.1	4.86	4.99	4.96	5.26	5.24	5.23	5	4.50
	5:34		Middle	3.0	26.90	26.90		7.99	7.99		31.77	31.77		75.0	74.2		5.03	4.96		5.22	5.20		4	
26/9/2016	10:15	Fine	Middle	3.0	28.70	28.70	28.55	7.94	7.94	7.95	31.58	31.58	31.58	92.7	93.3	92.8	6.04	6.08	6.04	6.89	6.87	6.88	6	6.50
	10:17		Middle	3.0	28.40	28.40		7.95	7.95		31.58	31.58		92.3	93.0		6.02	6.02		6.87	6.87		7	

Remarks:  
Single underline denotes exceedance over Action Level.  
Double underline denotes exceedance over Limit Level.



**Water Monitoring Result at RW21-P789 - Sun Hung Kai Centre  
Mid-Ebb Tide**

Date	Time	Weather Condition	Sampling Depth		Water Temperature		pH			Salinity		DO Saturation		DO		Turbidity			Suspended Solids					
			m		°C		-		ppt		%		mg/L		NTU			mg/L						
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average						
29/8/2016	11:22	Cloudy	Middle	3.5	27.40	27.40	27.40	7.82	7.82	7.86	30.46	30.46	30.46	75.2	74.7	74.0	5.02	4.98	4.94	3.11	3.18	3.18	3	3.00
	11:24		Middle	3.5	27.40	27.40		7.90	7.90		30.46	30.46		74.0	72.2		4.93	4.82		3.20	3.23		3	
31/8/2016	11:10	Fine	Middle	4.0	27.80	27.80	27.85	7.95	7.95	7.95	31.23	31.23	31.23	74.9	76.4	75.6	4.94	5.04	4.99	6.31	6.28	6.29	6	5.50
	11:12		Middle	4.0	27.90	27.90		7.94	7.94		31.23	31.23		76.1	75.0		5.02	4.95		6.27	6.29		5	
2/9/2016	11:00	Cloudy	Middle	3.5	28.60	28.60	28.15	7.79	7.79	7.80	30.47	30.47	30.47	77.0	77.4	77.1	5.03	5.06	5.04	6.62	6.53	6.52	6	5.50
	11:02		Middle	3.5	27.70	27.70		7.80	7.80		30.46	30.46		77.4	76.7		5.06	5.01		6.52	6.39		5	
5/9/2016	15:45	Rainy	Middle	3.5	26.60	26.66	26.62	7.82	7.82	7.83	29.53	29.53	29.53	87.7	87.3	87.2	5.96	5.93	5.87	4.64	4.61	4.60	4	4.00
	15:47		Middle	3.5	26.60	26.60		7.83	7.83		29.53	29.53		86.9	86.7		5.71	5.89		4.57	4.58		4	
7/9/2016	17:05	Cloudy	Middle	3.5	27.00	27.00	27.00	7.71	7.71	7.73	29.99	29.99	30.00	62.1	62.6	64.7	4.18	4.21	4.35	6.02	6.02	6.02	4	4.00
	17:07		Middle	3.5	27.00	27.00		7.74	7.74		30.00	30.00		66.1	67.8		4.45	4.56		6.02	6.02		4	
9/9/2016	2:55	Cloudy	Middle	3.5	27.10	27.10	27.15	7.63	7.63	7.64	30.41	30.41	30.41	63.1	62.7	63.5	4.22	4.20	4.25	5.26	5.28	5.30	2	2.50
	2:56		Middle	3.5	27.20	27.20		7.64	7.64		30.41	30.41		64.9	63.2		4.35	4.23		5.22	5.44		3	
12/9/2016	10:35	Fine	Middle	3.5	28.30	28.30	28.35	7.76	7.76	7.76	29.23	29.23	29.23	69.9	71.2	71.7	4.62	4.76	4.75	3.13	3.14	3.13	4	4.00
	10:37		Middle	3.5	28.40	28.40		7.75	7.75		29.23	29.23		72.9	72.7		4.82	4.80		3.13	3.13		4	
14/9/2016	13:15	Fine	Middle	3.5	28.70	28.70	28.75	8.19	8.19	8.20	29.02	29.02	29.02	116.3	115.6	114.5	7.65	7.60	7.53	4.88	4.85	4.83	9	9.50
	13:17		Middle	3.5	28.80	28.80		8.21	8.20		29.02	29.02		112.7	113.5		7.41	7.46		4.80	4.79		10	
17/9/2016	11:00	Fine	Middle	4.0	28.50	28.50	28.50	7.93	7.93	7.93	31.24	31.24	31.24	85.9	85.9	85.6	5.60	5.60	5.58	6.26	6.26	6.25	5	5.50
	11:02		Middle	4.0	28.50	28.50		7.94	7.92		31.23	31.23		85.1	85.3		5.54	5.56		6.24	6.23		6	
19/9/2016	15:00	Fine	Middle	3.5	29.20	29.20	29.25	7.85	7.85	7.86	31.00	31.00	31.01	85.5	86.4	85.7	5.52	5.58	5.53	6.52	6.63	6.62	5	5.50
	15:02		Middle	3.5	29.30	29.30		7.87	7.87		31.01	31.01		85.2	85.6		5.50	5.52		6.65	6.67		6	
21/9/2016	15:20	Fine	Middle	3.5	29.10	29.10	29.20	7.88	7.88	7.90	31.67	31.67	31.67	85.4	85.0	85.1	5.50	5.47	5.47	6.18	6.17	6.16	5	4.50
	15:22		Middle	3.5	29.30	29.30		7.92	7.92		31.66	31.66		84.9	85.0		5.46	5.46		6.17	6.12		4	
23/9/2016	2:55	Cloudy	Middle	3.5	27.30	27.30	27.25	7.77	7.77	7.80	32.00	32.00	32.00	76.2	77.4	76.8	5.06	5.13	5.10	3.95	3.94	3.94	2	2.50
	2:56		Middle	3.5	27.20	27.20		7.82	7.82		32.00	32.00		76.5	77.2		5.07	5.12		3.98	3.89		3	
26/9/2016	10:35	Fine	Middle	4.0	28.90	28.90	28.90	7.92	7.92	7.93	31.73	31.73	31.73	90.7	91.0	90.6	5.86	5.88	5.86	7.34	7.36	7.36	3	3.50
	10:37		Middle	4.0	28.90	28.90		7.94	7.94		31.73	31.73		90.2	90.5		5.83	5.86		7.37	7.37		4	

Remarks:  
Single underline denotes exceedance over Action Level.  
Double underline denotes exceedance over Limit Level.






**Water Monitoring Result at WSD19 - Sheung Wan  
Mid-Ebb Tide**

Date	Time	Weather Condition	Sampling Depth		Water Temperature		pH			Salinity		DO Saturation		DO		Turbidity		Suspended Solids						
					°C		-		ppt		%		mg/L		NTU		mg/L							
			m	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average					
29/8/2016	9:49	Cloudy	Middle	3.5	27.50	27.50	27.55	7.76	7.76	7.79	30.31	30.31	30.27	88.1	88.6	87.8	5.88	5.91	5.86	3.84	3.84	3.84	5	5.50
	9:51		Middle	3.5	27.60	27.60		7.82	7.82		30.22	30.22		88.1	86.4		5.88	5.76		3.84	3.84		6	
31/8/2016	10:00	Fine	Middle	4.0	27.60	27.60	27.50	7.70	7.70	7.75	31.00	31.00	31.01	87.7	87.8	87.3	5.81	5.81	5.78	9.10	9.20	9.21	10	10.00
	10:02		Middle	4.0	27.00	27.80		7.80	7.80		31.01	31.01		86.9	86.8		5.75	5.74		9.23	9.30		10	
2/9/2016	13:50	Cloudy	Middle	3.5	28.10	28.10	28.20	7.82	7.82	7.84	29.50	29.50	29.51	103.1	102.1	101.2	6.83	6.76	6.70	9.89	9.95	9.94	12	12.00
	13:52		Middle	3.5	28.30	28.30		7.85	7.85		29.51	29.51		99.8	99.9		6.61	6.61		9.96	9.94		12	
5/9/2016	14:10	Rainy	Middle	4.0	27.00	27.00	27.00	7.90	7.90	7.90	29.80	29.80	29.80	93.7	93.9	93.1	6.32	6.33	6.28	7.67	7.66	7.66	8	8.50
	14:12		Middle	4.0	27.00	27.00		7.90	7.90		29.80	29.80		92.0	92.9		6.21	6.25		7.66	7.65		9	
7/9/2016	15:37	Cloudy	Middle	3.5	26.90	26.90	26.90	7.76	7.76	7.77	30.24	30.24	30.24	63.8	63.8	65.5	4.30	4.30	4.41	8.98	8.97	8.97	7	7.00
	15:39		Middle	3.5	26.90	26.90		7.78	7.78		30.24	30.24		67.0	67.4		4.51	4.54		8.97	8.97		7	
9/9/2016	2:15	Cloudy	Middle	3.5	27.40	27.40	27.40	7.62	7.62	7.64	29.90	29.90	29.90	68.0	68.6	68.4	4.54	4.59	4.57	4.70	4.69	4.72	6	5.00
	2:16		Middle	3.5	27.40	27.40		7.65	7.65		29.90	29.90		68.6	68.2		4.59	4.56		4.72	4.75		4	
12/9/2016	8:30	Fine	Middle	3.5	28.00	28.00	28.05	7.88	7.88	7.86	28.97	28.97	28.97	99.9	99.7	99.2	6.65	6.63	6.60	5.30	5.29	5.29	3	3.00
	8:32		Middle	3.5	28.10	28.10		7.84	7.84		28.97	28.97		98.7	98.3		6.56	6.54		5.28	5.28		3	
14/9/2016	10:00	Fine	Middle	3.5	28.80	28.80	28.80	7.97	7.97	7.98	28.52	28.52	28.52	115.2	116.3	115.1	7.59	7.63	7.57	5.44	5.42	5.43	6	6.50
	10:02		Middle	3.5	28.80	28.80		7.99	7.99		28.51	28.51		114.5	114.3		7.53	7.52		5.43	5.44		7	
17/9/2016	9:50	Fine	Middle	4.0	28.10	28.10	28.15	7.96	7.96	7.97	31.20	31.20	31.20	97.7	98.8	97.9	6.41	6.45	6.41	18.81	18.74	<u>18.62</u>	15	16.00
	9:52		Middle	4.0	28.20	28.20		7.97	7.97		31.20	31.20		97.9	97.1		6.42	6.37		18.59	18.34		17	
19/9/2016	13:20	Fine	Middle	3.5	29.80	29.80	29.90	7.93	7.93	7.92	30.89	30.89	30.89	85.6	87.0	86.8	5.46	5.55	5.53	11.12	11.09	<u>11.08</u>	9	8.00
	13:22		Middle	3.5	30.00	30.00		7.90	7.90		30.89	30.89		87.4	87.1		5.57	5.53		11.06	11.05		7	
21/9/2016	14:42	Fine	Middle	3.5	28.90	28.90	29.10	7.91	7.91	7.93	31.30	31.30	31.29	98.2	95.7	95.4	6.34	5.52	5.99	8.50	8.55	8.55	7	7.00
	14:44		Middle	3.5	29.30	29.30		7.94	7.94		31.28	31.28		93.4	94.1		6.02	6.06		8.58	8.57		7	
23/9/2016	4:40	Cloudy	Middle	3.5	27.20	27.20	22.20	7.50	7.50	7.55	31.37	31.37	31.38	81.3	81.7	81.0	5.41	5.44	5.39	5.70	5.74	5.76	6	6.00
	4:41		Middle	3.5	27.20	27.20		7.60	7.60		31.38	31.38		80.1	80.7		5.33	5.37		5.79	5.82		6	
26/9/2016	7:50	Fine	Middle	4.0	28.20	28.20	28.20	7.86	7.86	7.88	31.62	31.62	31.63	92.8	93.6	92.5	6.07	6.12	6.05	8.51	8.50	8.50	5	5.50
	7:52		Middle	4.0	28.20	28.20		7.90	7.90		31.63	31.63		93.0	90.4		6.08	5.91		8.50	8.50		6	

Remarks:  
Single underline denotes exceedance over Action Level.  
Double underline denotes exceedance over Limit Level.






# Graphic Presentation of Water Quality Result of WSD19 - Sheung Wan








### Graphic Presentation of Water Quality Result of C1 - HKCEC








# Graphic Presentation of Water Quality Result of P1 - HKCEC Phase I








### Graphic Presentation of Water Quality Result of P3 - APA








### Graphic Presentation of Water Quality Result of P5 - WCT / RT / IT













# Graphic Presentation of Water Quality Result of P4 - SOC







### Graphic Presentation of Water Quality Result of C7 - Windsor House





**Water Monitoring Result at C6 - Excelsior Hotel  
Mid-Flood Tide**

Date	Time	Weather Condition	Sampling Depth		Water Temperature			pH			Salinity		DO Saturation			DO			
					°C			-			ppt		%			mg/L			
			m	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average				
29/8/2016	17:50	Cloudy	Surface	1.0	27.30	27.30	27.3	7.80	7.80	7.8	28.09	28.09	28.1	63.1	62.9	63.0	4.29	4.27	4.28
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	17:52		Bottom	3.0	27.10	27.10	27.1	7.78	7.78	7.8	28.71	28.71	28.7	79.5	78.1	78.8	5.38	5.29	5.34
31/8/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	18:30		Middle	1.5	27.50	27.50	27.5	7.84	7.84	7.8	29.36	29.60	29.5	71.9	75.3	73.6	4.81	5.04	4.93
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2/9/2016	-	Cloudy	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	18:10		Middle	1.0	27.80	27.80	27.8	7.45	7.45	7.5	26.98	26.98	27.0	61.2	60.7	61.0	4.14	4.10	4.12
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
5/9/2016	10:20	Cloudy	Surface	1.0	27.50	27.50	27.5	7.75	7.75	7.8	28.96	29.96	29.5	76.9	77.2	77.1	5.17	5.18	5.18
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	10:22		Bottom	3.0	27.30	27.30	27.3	7.75	7.75	7.8	29.65	29.65	29.7	92.7	93.3	93.0	6.22	6.26	6.24
7/9/2016	12:00	Cloudy	Surface	1.0	27.00	27.00	27.0	7.83	7.83	7.8	21.69	21.69	21.7	78.2	76.8	77.5	5.52	5.42	5.47
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	12:02		Bottom	3.0	27.00	27.00	27.0	7.72	7.72	7.7	28.36	28.36	28.4	82.6	82.1	82.4	5.62	5.59	5.61
10/9/2016	-	Cloudy	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	22:30		Middle	1.5	27.00	27.00	27.0	7.57	7.57	7.6	25.72	25.72	25.7	55.5	56.4	56.0	3.84	3.89	3.87
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
12/9/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	14:30		Middle	1.5	29.50	29.50	29.5	7.55	7.55	7.6	25.55	25.55	25.6	63.1	63.9	63.5	4.16	4.21	4.19
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
14/9/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	17:50		Middle	1.5	28.30	28.30	28.3	8.02	8.02	8.0	27.68	27.68	27.7	92.7	95.6	94.2	6.19	6.38	6.29
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
17/9/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	18:15		Middle	1.5	28.00	28.00	28.0	7.77	7.77	7.8	30.04	30.04	30.0	76.6	78.6	77.6	5.07	5.20	5.14
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
19/9/2016	9:50	Fine	Surface	1.0	28.40	28.40	28.4	7.79	7.79	7.8	28.35	28.35	28.4	78.7	79.0	78.9	5.22	5.24	5.23
	-		Middle	2.5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	9:52		Bottom	4.0	28.10	28.10	28.1	7.80	7.80	7.8	29.12	29.12	29.1	88.1	88.1	88.1	5.85	5.85	5.85
21/9/2016	10:32	Fine	Surface	1.0	27.90	27.90	27.9	7.85	7.85	7.9	29.08	29.08	29.1	77.0	77.2	77.1	5.13	5.14	5.14
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	10:34		Bottom	3.0	27.80	27.80	27.8	7.85	7.85	7.9	29.46	29.46	29.5	93.4	93.1	93.3	6.23	6.24	6.24
23/9/2016	14:50	Fine	Surface	1.0	28.60	28.60	28.6	7.91	7.91	7.9	30.47	30.47	30.5	82.8	81.6	82.2	5.41	5.33	5.37
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	14:52		Bottom	3.0	28.30	28.30	28.3	7.91	7.91	7.9	30.64	30.64	30.6	85.5	86.7	86.1	5.61	5.69	5.65
26/9/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	16:55		Middle	1.5	28.30	28.30	28.3	7.87	7.87	7.9	29.16	29.16	29.2	69.3	69.8	69.6	4.63	4.65	4.64
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Remarks:  
Single underline denotes exceedance over Action Level.  
Double underline denotes exceedance over Limit Level.



**Water Monitoring Result at Ex-WPCWA SW - South-western corners of ex-Public Cargo Works Area  
Mid-Flood Tide**

Date	Time	Weather Condition	Sampling Depth		Water Temperature			pH			Salinity			DO Saturation			DO		
					°C			-			ppt			%			mg/L		
			m	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average		
29/8/2016	-	Cloudy	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	17:14		Middle	1.5	26.90	26.90	26.9	7.97	7.97	8.0	13.33	13.33	13.3	29.2	28.3	28.8	2.16	2.10	<u>2.13</u>
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
31/8/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	17:50		Middle	1.5	27.40	27.40	27.4	7.88	7.88	7.9	25.01	25.01	25.0	45.9	47.9	46.9	3.41	3.61	3.51
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2/9/2016	-	Cloudy	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	18:52		Middle	1.0	27.70	27.60	27.7	8.08	8.08	8.1	11.81	11.82	11.8	58.5	59.9	59.2	3.95	4.04	4.00
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
5/9/2016	-	Cloudy	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	10:04		Middle	1.5	27.10	27.10	27.1	7.83	7.83	7.8	28.40	28.40	28.4	62.3	61.8	62.1	4.23	4.20	4.22
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7/9/2016	-	Cloudy	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	11:47		Middle	1.5	26.90	26.90	26.9	7.94	7.94	7.9	20.83	20.83	20.8	57.4	57.3	57.4	4.08	4.07	4.08
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
10/9/2016	-	Cloudy	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	1:30		Middle	1.5	27.00	27.00	27.0	7.81	7.81	7.8	21.56	21.56	21.6	55.8	54.7	55.3	3.85	3.77	3.81
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
12/9/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	14:00		Middle	1.5	28.40	28.40	28.4	7.90	7.90	7.9	18.12	18.12	18.1	46.3	46.2	46.3	3.23	3.22	3.23
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
14/9/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	17:00		Middle	1.5	27.90	27.90	27.9	8.07	8.07	8.1	18.23	18.23	18.2	69.0	69.3	69.2	4.89	4.91	4.90
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
17/9/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	17:25		Middle	1.5	27.60	27.60	27.6	8.07	8.07	8.1	15.50	15.50	15.5	42.8	43.0	42.9	3.26	3.30	3.28
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
19/9/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	9:35		Middle	1.5	27.70	27.70	27.7	7.89	7.89	7.9	23.34	23.34	23.3	58.0	57.0	57.5	4.00	3.93	3.97
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
21/9/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	10:13		Middle	1.5	27.30	27.30	27.3	7.96	7.96	8.0	24.62	24.62	24.6	63.5	63.9	63.7	4.38	4.41	4.40
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
23/9/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	12:03		Middle	1.5	27.90	27.90	27.9	7.94	7.94	7.9	28.25	28.25	28.3	55.4	55.8	55.6	3.71	3.73	3.72
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
26/9/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	16:40		Middle	1.5	28.20	28.20	28.2	7.93	7.93	7.9	26.35	26.35	26.4	62.9	62.6	62.7	4.23	4.21	4.22
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Remarks:  
Single underline denotes exceedance over Action Level.  
Double underline denotes exceedance over Limit Level.



**Water Monitoring Result at Ex-WPCWA SE - South-eastern corners of ex-Public Cargo Works Area  
Mid-Flood Tide**

Date	Time	Weather Condition	Sampling Depth		Water Temperature			pH			Salinity			DO Saturation			DO			
					°C			-			ppt			%			mg/L			
			m	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average			
29/8/2016	17:10	Cloudy	Surface	1.0	27.20	27.20	27.2	7.91	7.91	7.9	27.50	27.50	27.5	48.4	49.4	48.9	3.30	3.36	<u>3.33</u>	
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	17:12		Bottom	3.0	27.00	27.00	27.0	7.94	7.94	7.9	22.92	22.92	22.9	60.4	60.5	60.5	4.24	4.22	4.23	
31/8/2016	17:43	Fine	Surface	1.0	27.40	27.40	27.4	7.90	7.90	7.9	28.18	28.18	28.2	54.8	54.0	54.4	3.69	3.64	3.67	
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	17:45		Bottom	3.0	27.30	27.30	27.3	7.89	7.89	7.9	27.51	27.51	27.5	61.9	61.6	61.8	4.20	4.18	4.19	
2/9/2016	18:56	Cloudy	Surface	1.0	27.70	27.70	27.7	8.00	7.98	8.0	11.76	11.76	11.8	56.9	59.0	58.0	3.83	3.97	3.90	
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	18:57		Bottom	3.0	27.70	27.70	27.7	7.98	7.99	8.0	11.78	11.78	11.8	59.2	58.7	59.0	3.99	3.96	3.98	
5/9/2016	10:00	Cloudy	Surface	1.0	27.10	27.10	27.1	7.89	7.89	7.9	28.65	28.65	28.7	65.4	65.2	65.3	4.43	4.41	4.42	
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	10:02		Bottom	3.0	26.90	26.90	26.9	7.82	7.82	7.8	30.98	30.98	31.0	72.4	72.6	72.5	4.86	4.87	4.87	
7/9/2016	11:43	Cloudy	Surface	1.0	27.00	27.00	27.0	7.89	7.89	7.9	26.38	26.38	26.4	64.1	62.5	63.3	4.40	4.29	4.35	
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	11:45		Bottom	3.0	26.90	26.90	26.9	7.82	7.82	7.8	29.49	29.49	29.5	65.7	65.2	65.5	4.44	4.41	4.43	
10/9/2016	1:35	Cloudy	Surface	1.0	27.00	27.00	27.0	7.70	7.70	7.7	21.56	21.56	21.6	55.4	56.6	56.0	3.82	3.91	3.87	
	-		Middle	2.5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	1:36		Bottom	4.0	27.00	27.00	27.0	7.69	7.69	7.7	21.56	21.56	21.6	56.2	57.0	56.6	3.88	3.93	3.91	
12/9/2016	14:05	Fine	Surface	1.0	28.70	28.70	28.7	7.74	7.74	7.7	18.81	18.81	18.8	54.8	54.2	54.5	3.81	3.80	3.81	
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	14:07		Bottom	3.0	28.50	28.50	28.5	7.60	7.60	7.6	26.84	26.84	26.8	72.4	71.5	72.0	4.83	4.77	4.80	
14/9/2016	16:56	Fine	Surface	1.0	27.90	27.90	27.9	8.25	8.25	8.3	12.86	12.86	12.9	59.4	59.2	59.3	4.33	4.32	4.33	
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	16:58		Bottom	3.0	28.20	28.20	28.2	7.94	7.94	7.9	24.34	24.34	24.3	101.2	101.0	101.1	6.91	6.89	6.90	
17/9/2016	17:21	Fine	Surface	1.0	28.00	28.00	28.0	7.97	7.97	8.0	27.37	27.37	27.4	56.2	56.9	56.6	3.77	3.82	3.80	
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	17:23		Bottom	3.0	27.90	27.90	27.9	7.89	7.89	7.9	28.64	28.64	28.6	71.0	71.3	71.2	4.25	4.20	4.23	
19/9/2016	9:30	Fine	Surface	1.0	27.70	27.70	27.7	7.80	7.80	7.8	26.19	26.17	26.2	64.5	64.1	64.3	4.39	4.36	4.38	
	-		Middle	2.5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	9:32		Bottom	4.0	27.70	27.70	27.7	7.77	7.77	7.8	28.38	28.38	28.4	76.3	76.4	76.4	5.13	5.13	5.13	
21/9/2016	10:09	Fine	Surface	1.0	27.70	27.70	27.7	7.94	7.94	7.9	28.33	28.33	28.3	60.5	59.8	60.2	4.06	4.02	4.04	
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	10:11		Bottom	3.0	27.70	27.70	27.7	7.90	7.90	7.9	30.28	30.28	30.3	76.9	77.2	77.1	5.12	5.13	5.13	
23/9/2016	11:59	Fine	Surface	1.0	28.10	28.10	28.1	7.98	7.98	8.0	27.17	27.17	27.2	67.2	66.9	67.1	4.51	4.49	4.50	
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	12:01		Bottom	3.0	28.00	28.00	28.0	7.91	7.91	7.9	30.01	30.01	30.0	78.9	77.6	78.3	5.22	5.14	5.18	
26/9/2016	16:45	Fine	Surface	1.0	28.40	28.40	28.4	7.88	7.88	7.9	26.68	26.68	26.7	70.6	71.0	70.8	4.68	4.71	4.70	
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	16:47		Bottom	3.0	28.30	28.30	28.3	7.88	7.88	7.9	30.22	30.22	30.2	89.7	88.2	89.0	5.91	5.81	5.86	

Remarks:  
Single underline denotes exceedance over Action Level.  
Double underline denotes exceedance over Limit Level.



**Water Monitoring Result at C6 - Excelsior Hotel  
Mid-Ebb Tide**

Date	Time	Weater Condition	Sampling Depth		Water Temperature			pH			Salinity			DO Saturation			DO		
					°C			-			ppt			%			mg/L		
			m	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average		
29/8/2016	-	Cloudy	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	11:53		Middle	2	27.30	27.30	27.3	7.73	7.73	7.7	29.29	29.29	29.3	69.2	67.6	68.4	4.66	4.55	4.61
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
31/8/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	12:05		Middle	2	27.70	27.70	27.7	7.93	7.93	7.9	24.85	24.85	24.9	70.4	71.8	71.1	4.82	4.91	4.87
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2/9/2016	-	Cloudy	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	11:35		Middle	2	28.10	28.10	28.1	7.71	7.71	7.7	28.47	28.47	28.5	64.5	65.4	65.0	4.30	4.36	4.33
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
5/9/2016	-	Rainy	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	16:20		Middle	2	26.70	26.70	26.7	7.99	7.99	8.0	27.98	27.98	28.0	82.4	82.2	82.3	6.01	6.00	6.01
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7/9/2016	-	Cloudy	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	17:41		Middle	1	26.70	26.00	26.4	7.80	7.80	7.8	22.90	22.90	22.9	73.3	72.1	72.7	5.16	5.08	5.12
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
9/9/2016	-	Cloudy	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	3:18		Middle	2	27.10	27.10	27.1	7.61	7.61	7.6	20.49	20.49	20.5	52.2	52.9	52.6	3.71	3.76	3.74
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
12/9/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	11:15		Middle	2	28.60	28.60	28.6	7.67	7.67	7.7	25.39	25.39	25.4	63.8	65.0	64.4	4.29	4.37	4.33
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
14/9/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	11:35		Middle	2	28.20	28.20	28.2	7.82	7.82	7.8	28.04	28.04	28.0	66.5	66.4	66.5	4.43	4.42	4.43
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
17/9/2016	11:50	Fine	Surface	1	28.60	28.60	28.6	7.83	7.83	7.8	24.22	24.22	24.2	78.0	78.6	78.3	5.28	5.32	5.30
	-		Middle	2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	11:52		Bottom	3	28.60	28.60	28.6	7.78	7.78	7.8	24.85	24.85	24.9	86.9	86.8	86.9	5.83	5.83	5.83
19/9/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	15:30		Middle	2	28.80	28.80	28.8	7.81	7.81	7.8	27.67	27.67	27.7	75.7	76.1	75.9	5.00	5.03	5.02
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
21/9/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	15:55		Middle	2	28.30	28.30	28.3	7.89	7.89	7.9	28.41	28.41	28.4	70.5	70.7	70.6	4.68	4.69	4.69
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
23/9/2016	-	Cloudy	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	2:40		Middle	2	26.90	26.97	26.9	7.79	7.79	7.8	28.69	28.69	28.7	69.3	70.0	69.7	4.69	4.74	4.72
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
26/9/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	11:15		Middle	2	28.70	28.70	28.7	7.89	7.89	7.9	30.48	30.48	30.5	78.4	79.0	78.7	5.11	5.17	5.14
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Remarks:  
Single underline denotes exceedance over Action Level.  
Double underline denotes exceedance over Limit Level.



**Water Monitoring Result at Ex-WPCWA SW - South-western corners of ex-Public Cargo Works Area  
Mid-Ebb Tide**

Date	Time	Weather Condition	Sampling Depth		Water Temperature			pH			Salinity		DO Saturation		DO					
					°C			-			ppt		%		mg/L					
			m	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average			
29/8/2016	-	Cloudy	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	11:40		Middle	1.5	27.10	27.10	27.1	7.93	7.93	7.9	18.53	18.53	18.5	27.8	32.6	30.2	1.99	2.33	<u>2.16</u>	
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
31/8/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	11:25		Middle	1.5	27.30	27.30	27.3	7.98	7.98	8.0	16.58	16.58	16.6	36.6	36.5	36.6	2.64	2.63	<u>2.64</u>	
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2/9/2016	-	Cloudy	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	11:15		Middle	1.5	27.70	27.70	27.7	7.91	7.91	7.9	18.49	18.49	18.5	36.6	35.8	36.2	2.59	2.54	<u>2.57</u>	
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
5/9/2016	-	Rainy	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	16:00		Middle	1.5	26.70	26.70	26.7	8.06	8.06	8.1	18.14	18.14	18.1	75.2	74.8	75.0	5.44	5.41	5.43	
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7/9/2016	-	Cloudy	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	17:24		Middle	1.5	26.80	26.80	26.8	7.94	7.94	7.9	20.81	20.81	20.8	58.3	58.1	58.2	4.14	4.14	4.14	
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
9/9/2016	-	Cloudy	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	3:05		Middle	1.5	27.10	27.10	27.1	7.88	7.88	7.9	20.02	20.01	20.0	51.3	51.9	51.6	3.65	3.69	3.67	
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
12/9/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	10:51		Middle	1.5	27.60	27.60	27.6	7.79	7.79	7.8	22.01	22.01	22.0	48.4	50.0	49.2	3.37	3.48	3.43	
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
14/9/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	11:05		Middle	1.5	27.70	27.70	27.7	8.00	8.00	8.0	22.57	22.57	22.6	66.0	65.8	65.9	4.56	4.55	4.56	
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
17/9/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	11:20		Middle	1.5	27.40	27.40	27.4	7.99	7.99	8.0	15.52	15.52	15.5	45.0	46.0	45.5	3.26	3.33	3.30	
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
19/9/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	15:19		Middle	1.5	28.00	28.00	28.0	7.94	7.94	7.9	21.41	21.41	21.4	46.8	46.7	46.8	5.25	5.24	5.25	
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
21/9/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	15:42		Middle	1.5	27.80	27.80	27.8	7.99	7.99	8.0	22.55	22.55	22.6	52.7	52.6	52.7	3.65	3.64	3.65	
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
23/9/2016	-	Cloudy	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	3:10		Middle	1.5	27.00	27.00	27.0	7.83	7.83	7.8	27.63	27.63	27.6	56.8	57.5	57.2	3.87	3.92	3.90	
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
26/9/2016	-	Fine	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	10:40		Middle	1.5	28.40	28.40	28.4	7.90	7.90	7.9	28.06	28.06	28.1	64.4	64.5	64.5	4.28	4.28	4.28	
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Remarks:  
Single underline denotes exceedance over Action Level.  
Double underline denotes exceedance over Limit Level.







**Water Monitoring Result at Ex-WPCWA SE - South-eastern corners of ex-Public Cargo Works Area  
Mid-Ebb Tide**

Date	Time	Weather Condition	Sampling Depth		Water Temperature			pH			Salinity			DO Saturation			DO		
					°C			-			ppt			%			mg/L		
			m	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average		
29/8/2016	11:34	Cloudy	Surface	1.0	26.80	26.80	26.8	7.76	7.76	7.8	22.94	22.94	22.9	51.9	51.4	51.7	3.65	3.61	3.63
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	11:36		Bottom	3.0	26.90	26.90	26.9	7.71	7.71	7.7	26.82	26.82	26.8	67.9	66.1	67.0	4.66	4.54	4.60
31/8/2016	11:30	Fine	Surface	1.0	27.40	27.40	27.4	7.68	7.68	7.7	24.43	24.43	24.4	64.3	64.4	64.4	4.37	4.42	4.40
	-		Middle	2.5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	11:32		Bottom	4.0	27.50	27.50	27.5	7.66	7.66	7.7	28.20	28.20	28.2	83.5	83.4	83.5	5.63	5.63	5.63
2/9/2016	11:20	Cloudy	Surface	1.0	27.70	27.70	27.7	7.69	7.69	7.7	22.36	22.36	22.4	64.6	64.1	64.4	4.49	4.52	4.51
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	11:22		Bottom	3.0	27.80	27.80	27.8	7.62	7.62	7.6	27.67	27.67	27.7	80.0	80.2	80.1	5.38	5.39	5.39
5/9/2016	15:56	Rainy	Surface	1.0	26.60	26.60	26.6	8.15	8.15	8.2	15.76	15.76	15.8	78.3	78.5	78.4	5.75	5.77	5.76
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	15:58		Bottom	3.0	26.60	26.60	26.6	7.91	7.91	7.9	26.54	26.54	26.5	76.7	75.1	75.9	5.30	5.19	5.25
7/9/2016	17:20	Cloudy	Surface	1.0	26.80	26.80	26.8	7.90	7.90	7.9	23.85	23.85	23.9	59.6	59.2	59.4	4.17	4.14	4.16
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	17:22		Bottom	3.0	26.90	26.90	26.9	7.81	7.81	7.8	27.72	27.72	27.7	67.4	67.0	67.2	4.61	4.58	4.60
9/9/2016	3:09	Cloudy	Surface	1.0	27.10	27.10	27.1	7.70	7.70	7.7	20.01	20.01	20.0	53.3	54.1	53.7	3.79	3.84	3.82
	-		Middle	2.5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	3:10		Bottom	4.0	27.10	27.10	27.1	7.67	7.67	7.7	20.01	20.01	20.0	53.8	54.4	54.1	3.83	3.86	3.85
12/9/2016	10:47	Fine	Surface	1.0	28.00	28.00	28.0	7.83	7.83	7.8	29.87	29.87	29.9	58.1	58.0	58.1	3.95	3.94	3.95
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	10:49		Bottom	3.0	27.90	27.90	27.9	7.75	7.75	7.8	26.83	26.83	26.8	65.4	64.8	65.1	4.41	4.37	4.39
14/9/2016	11:10	Fine	Surface	1.0	27.60	27.60	27.6	7.98	7.98	8.0	18.70	18.70	18.7	75.0	75.6	75.3	5.32	5.36	5.34
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	11:12		Bottom	3.0	27.90	27.90	27.9	7.81	7.81	7.8	25.96	25.96	26.0	86.0	85.7	85.9	5.83	5.81	5.82
17/9/2016	11:16	Fine	Surface	1.0	28.20	28.20	28.2	7.90	7.90	7.9	24.61	24.61	24.6	64.9	65.4	65.2	4.41	4.44	4.43
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	11:18		Bottom	3.0	27.80	27.80	27.8	7.95	7.90	7.9	23.20	23.20	23.2	70.4	70.8	70.6	4.85	4.88	4.87
19/9/2016	15:15	Fine	Surface	1.0	28.50	28.50	28.5	7.98	7.98	8.0	23.64	23.64	23.6	56.7	57.1	56.9	3.86	3.88	3.87
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	15:17		Bottom	3.0	28.40	28.40	28.4	7.86	7.86	7.9	26.87	26.87	26.9	78.3	78.2	78.3	5.24	5.30	5.27
21/9/2016	15:38	Fine	Surface	1.0	28.60	28.60	28.6	7.92	7.92	7.9	28.98	28.98	29.0	59.4	57.4	58.4	4.57	4.47	4.52
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	15:40		Bottom	3.0	28.20	28.20	28.2	7.91	7.91	7.9	30.66	30.66	30.7	87.9	87.2	87.6	5.78	5.74	5.76
23/9/2016	3:15	Cloudy	Surface	1.0	27.00	27.00	27.0	7.82	7.82	7.8	27.75	27.75	27.8	58.1	58.2	58.2	3.96	3.97	3.97
	-		Middle	2.5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	3:16		Bottom	4.0	27.10	27.10	27.1	7.82	7.82	7.8	27.76	27.76	27.8	58.5	58.9	58.7	3.98	4.02	4.00
26/9/2016	10:45	Fine	Surface	1.0	28.10	28.10	28.1	7.92	7.92	7.9	25.10	25.10	25.1	72.6	72.8	72.7	4.93	4.94	4.94
	-		Middle	2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	10:47		Bottom	3.0	28.20	28.20	28.2	7.86	7.86	7.9	27.83	27.83	27.8	90.4	90.8	90.6	6.03	6.06	6.05

Remarks:  
Single underline denotes exceedance over Action Level.  
Double underline denotes exceedance over Limit Level.





### Graphic Presentation of Enhanced Water Monitoring Results (DO) at C6 - Excelsior Hotel







### Graphic Presentation of Enhanced Water Monitoring Results (DO) at Ex-WPCWA SW - South-western corners of ex-Public Cargo Works Area





### Graphic Presentation of Enhanced Water Monitoring Results (DO) at Ex-WPCWA SE - South-eastern corners of ex-Public Cargo Works Area





***Appendix 6.1***

***Event Action Plans***



Event/Action Plan for Construction Noise

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level being exceeded	<ol style="list-style-type: none"><li>1. Notify ER, IEC and Contractor;</li><li>2. Carry out investigation;</li><li>3. Report the results of investigation to the IEC, ER and Contractor;</li><li>4. Discuss with the IEC and Contractor on remedial measures required;</li><li>5. Increase monitoring frequency to check mitigation effectiveness.</li></ol> <p>(The above actions should be taken within 2 working days after the exceedance is identified)</p>	<ol style="list-style-type: none"><li>1. Review the investigation results submitted by the ET;</li><li>2. Review the proposed remedial measures by the Contractor and advise the ER accordingly;</li><li>3. Advise the ER on the effectiveness of the proposed remedial measures.</li></ol> <p>(The above actions should be taken within 2 working days after the exceedance is identified)</p>	<ol style="list-style-type: none"><li>1. Confirm receipt of notification of failure in writing;</li><li>2. Notify Contractor;</li><li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li><li>4. Supervise the implementation of remedial measures.</li></ol> <p>(The above actions should be taken within 2 working days after the exceedance is identified)</p>	<ol style="list-style-type: none"><li>1. Submit noise mitigation proposals to IEC and ER;</li><li>2. Implement noise mitigation proposals.</li></ol> <p>(The above actions should be taken within 2 working days after the exceedance is identified)</p>



EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Limit Level being exceeded	1. Inform IEC, ER, Contractor and EPD; 2. Repeat measurements to confirm findings; 3. Increase monitoring frequency; 4. Identify source and investigate the cause of exceedance; 5. Carry out analysis of Contractor's working procedures; 6. Discuss with the IEC, Contractor and ER on remedial measures required; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. (The above actions should be taken within 2 working days after the exceedance is identified)	1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. (The above actions should be taken within 2 working days after the exceedance is identified)	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures; 5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified)	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC and ER within 3 working days of notification; 3. Implement the agreed proposals; 4. Submit further proposal if problem still not under control; 5. Stop the relevant portion of works as instructed by the ER until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified)



**Event / Action Plan for Construction Air Quality**

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
<b>ACTION LEVEL</b>				
1. Exceedance for one sample	<ol style="list-style-type: none"> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform IEC and ER;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily.</li> </ol> (The above actions should be taken within 2 working days after the exceedance is identified)	<ol style="list-style-type: none"> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method.</li> </ol> (The above actions should be taken within 2 working days after the exceedance is identified)	<ol style="list-style-type: none"> <li>Notify Contractor.</li> </ol> (The above actions should be taken within 2 working days after the exceedance is identified)	<ol style="list-style-type: none"> <li>Rectify any unacceptable practice;</li> <li>Amend working methods if appropriate.</li> </ol> (The above actions should be taken within 2 working days after the exceedance is identified)
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>Identify source;</li> <li>Inform IEC and ER;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IEC and ER;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol> (The above actions should be taken within 2 working days after the exceedance is identified)	<ol style="list-style-type: none"> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>Supervise Implementation of remedial measures.</li> </ol> (The above actions should be taken within 2 working days after the exceedance is identified)	<ol style="list-style-type: none"> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol> (The above actions should be taken within 2 working days after the exceedance is identified)	<ol style="list-style-type: none"> <li>Submit proposals for remedial to ER within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol> (The above actions should be taken within 2 working days after the exceedance is identified)
<b>LIMIT LEVEL</b>				
1. Exceedance for one sample	<ol style="list-style-type: none"> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform ER, Contractor and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ol> (The above actions should be taken within 2 working days after the exceedance is identified)	<ol style="list-style-type: none"> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise implementation of remedial measures.</li> </ol> (The above actions should be taken within 2 working days after the exceedance is identified)	<ol style="list-style-type: none"> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol> (The above actions should be taken within 2 working days after the exceedance is identified)	<ol style="list-style-type: none"> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol> (The above actions should be taken within 2 working days after the exceedance is identified)
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>Notify IEC, ER, Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Arrange meeting with IEC and ER to discuss the remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol> (The above actions should be taken within 2 working days after the exceedance is identified)	<ol style="list-style-type: none"> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Ensure remedial measures properly implemented;</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol> (The above actions should be taken within 2 working days after the exceedance is identified)	<ol style="list-style-type: none"> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>





**Event and Action Plan for Marine Water Quality**

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action level being exceeded by one sampling day	Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; (The above actions should be taken within 1 working day after the exceedance is identified) Repeat measurement on next day of exceedance.	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and ER; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)
Action level being exceeded by more than one consecutive sampling days	Identify source(s) of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Ensure mitigation measures are implemented; Prepare to increase the monitoring frequency to daily; (The above actions should be taken within 1 working day after the exceedance is identified) Repeat measurement on next working day of exceedance.	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the Engineer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)



EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Limit level being exceeded by one sampling day	<p>Repeat in-situ measurement to confirm findings;            Identify source(s) of impact; Inform IEC, contractor and EPD;            Check monitoring data, all plant, equipment and Contractor's working methods;            Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented;            Increase the monitoring frequency to daily until no exceedance of Limit level.            (The above actions should be taken within 1 working day after the exceedance is identified)</p>	<p>Discuss with ET and Contractor on the mitigation measures;            Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly;            Assess the effectiveness of the implemented mitigation measures.            (The above actions should be taken within 1 working day after the exceedance is identified)</p>	<p>Discuss with IEC, ET and Contractor on the proposed mitigation measures;            Request Contractor to critically review the working methods;            Make agreement on the mitigation measures to be implemented;            Assess the effectiveness of the implemented mitigation measures.            (The above actions should be taken within 1 working day after the exceedance is identified)</p>	<p>Inform the Engineer and confirm notification of the non-compliance in writing;            Rectify unacceptable practice;            Check all plant and equipment;            Consider changes of working methods;            Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days;            Implement the agreed mitigation measures.            (The above actions should be taken within 1 working day after the exceedance is identified)</p>
Limit level being exceeded by more than one consecutive sampling days	<p>Identify source(s) of impact; Inform IEC, contractor and EPD;            Check monitoring data, all plant, equipment and Contractor's working methods;            Discuss mitigation measures with IEC, ER and Contractor;            Ensure mitigation measures are implemented;            Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days.            (The above actions should be taken within 1 working day after the exceedance is identified)</p>	<p>Discuss with ET and Contractor on the mitigation measures;            Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly;            Assess the effectiveness of the implemented mitigation measures.            (The above actions should be taken within 1 working day after the exceedance is identified)</p>	<p>Discuss with IEC, ET and Contractor on the proposed mitigation measures;            Request Contractor to critically review the working methods;            Make agreement on the mitigation measures to be implemented;            Assess the effectiveness of the implemented mitigation measures;            Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the marine work until no exceedance of Limit level.            (The above actions should be taken within 1 working day after the exceedance is identified)</p>	<p>Inform the ER and confirm notification of the non-compliance in writing;            Rectify unacceptable practice;            Check all plant and equipment;            Consider changes of working methods;            Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days;            Implement the agreed mitigation measures;            As directed by the Engineer, to slow down or to stop all or part of the marine work or construction activities.            (The above actions should be taken within 1 working day after the exceedance is identified)</p>



**Event and Action Plan for Odour Patrol**

Event	ACTION	
	Person-in-charge of Odour Monitoring	Implementation Agent Identified by CEDD
<b>Action Level</b>		
Exceedance of Action Level	1. Identify source/reason of exceedance; 2. Repeat odour patrol to confirm finding.	1. Carry out investigation to identify the source/reason of exceedance; 2. Rectify any unacceptable practice 3. Implement more mitigation measures if necessary; 4. Inform EPD or MD if exceedance is considered to be caused by expedient connections or floating debris.
<b>Limit Level</b>		
Exceedance of Limit Level	1. Identify source / reason of exceedance; 2. Repeat odour patrol to confirm findings; 3. Increase odour patrol frequency; 4. If exceedance stops, cease additional odour patrol.	1. Carry out investigation to identify the source/reason of exceedance. Investigation shall be completed within 2 weeks; 2. Rectify any unacceptable practice; 3. Formulate remedial actions; 4. Ensure remedial actions properly implemented; 5. If exceedance continues, consider what more/enhanced mitigation measures shall be implemented; 6. Inform EPD or MD if exceedance is considered to be caused by expedient connections or floating debris.



***Appendix 6.2***

***Summary for Notification of Exceedance***



Ref. No.	Date	Time	Location	Measured TSP Level	Unit	Action Level	Limit Level	Follow-up action
X_16A007	14-Sep-16	9:10	CMA5b- Pedestrian Plaza	379.4	1 hr TSP (ug/m <sup>3</sup> )	332.0	500	<p><b>Possible reason:</b> Elevated TSP level potentially in relate to other sources affecting local ambient condition such as road traffic next to the monitoring station</p> <p><b>Action taken / to be taken:</b> Reviewed the trend of air quality measurement across monitoring stations. Analysis of contractor's working procedures. Mitigation measures including maintaining haul road in dampened condition was implemented by contractor.</p> <p><b>Remarks / Other Obs:</b> Despite formwork erection was undertaken on the monitoring date at around Pedestrian Plaza under Contractor of HK/2012/08, dust suppression measure including haul road maintained in dampened condition were implemented and no particular observation regarding air quality impact was observed during sampling. In view of the above, the action level exceedance was considered to be non-project related and potentially contributed by other sources affecting local ambient condition such as road traffic next to the monitoring station. In addition, non WDII-CWB Project construction activities opposite to the monitoring station was observed on the monitoring date. Nevertheless, the Contractor of HK/2012/08 was reminded to maintain regularly dust suppression measures for any potential dusty surface and dust generating operation around the concerned location to avoid any potential cumulative air quality impact.</p>
X_16A008	14-Sep-16	9:10	CMA5b- Pedestrian Plaza	379.4	1 hr TSP (ug/m <sup>3</sup> )	332.0	500	<p><b>Possible reason:</b> Elevated TSP level potentially in relate to other sources affecting local ambient condition such as road traffic next to the monitoring station</p> <p><b>Action taken / to be taken:</b> Reviewed the trend of air quality measurement across monitoring stations. Analysis of contractor's working procedures.</p> <p><b>Remarks / Other Obs:</b> Pipe laying was undertaken on the monitoring date around Pedestrian Plaza under Contract HK/2009/01 and no particular observation regarding air quality impact was observed during sampling. In view of the above, the action level exceedance was considered to be non-project related and potentially contributed by other sources affecting local ambient condition such as road traffic next to the monitoring station. In addition, non WDII-CWB Project construction activities opposite to the monitoring station was observed on the monitoring date. Nevertheless, the Contractor of HK/2009/01 was reminded to maintain regular dust suppression measures for any potential dusty surface and dust generating operation around the concerned location to avoid any potential cumulative air quality impact.</p>
X_16A010	26-Sep-16	9:10	CMA5b- Pedestrian Plaza	385	1 hr TSP (ug/m <sup>3</sup> )	332.0	500	<p><b>Possible reason:</b> Elevated TSP level potentially in relate to other sources affecting local ambient condition such as road traffic next to the monitoring station</p> <p><b>Action taken / to be taken:</b> Reviewed the trend of air quality measurement across monitoring stations. Reviewed Contractor's working procedures. Mitigation measures including maintaining haul road in dampened condition was implemented by Contractor.</p> <p><b>Remarks / Other Obs:</b> Despite formwork erection and re-bar fixing were undertaken on the monitoring date at around Pedestrian Plaza under Contractor of HK/2012/08, dust suppression measure including haul road maintained in dampened condition were implemented and no particular observation regarding air quality impact was observed during sampling. In view of the above, the action level exceedance was considered to be non-project related and potentially contributed by other sources affecting local ambient condition such as road traffic next to the monitoring station. According to the EPD information, smog was observed on the monitoring date and the prevailing meteorological condition on the monitoring date is detrimental to dispersion of any potential roadside pollutant. In addition, non WDII-CWB Project construction activities opposite to the monitoring station was observed on the monitoring date. Nevertheless, the Contractor of HK/2012/08 was reminded to maintain regularly dust suppression measures for any potential dusty surface and dust generating operation around the concerned location to avoid any potential cumulative air quality impact.</p>
X_16A011	26-Sep-16	9:10	CMA5b- Pedestrian Plaza	385	1 hr TSP (ug/m <sup>3</sup> )	332.0	500	<p><b>Possible reason:</b> Elevated TSP level potentially in relate to other sources affecting local ambient condition such as road traffic next to the monitoring station</p> <p><b>Action taken / to be taken:</b> Reviewed the trend of air quality measurement across monitoring stations. Reviewed contractor's working procedures.</p> <p><b>Remarks / Other Obs:</b> Manhole construction was undertaken on the monitoring date around Pedestrian Plaza under Contract HK/2009/01 and no particular observation regarding air quality impact was observed during sampling. In view of the above, the action level exceedance was considered to be non-project related and potentially contributed by other sources affecting local ambient condition such as road traffic next to the monitoring station. According to the EPD information, smog was observed on the monitoring date and the prevailing meteorological condition on the monitoring date is detrimental to dispersion of any potential roadside pollutant. In addition, non WDII-CWB Project construction activities opposite to the monitoring station was observed on the monitoring date. Nevertheless, the Contractor of HK/2009/01 was reminded to maintain regular dust suppression measures for any potential dusty surface and dust generating operation around the concerned location to avoid any potential cumulative air quality impact.</p>



Ref no.	Date	Tidal	Location	Parameters (Unit)	Measured	Action Level	Limit Level	Follow-up action
X_16C041	7-Sep-16	Mid-flood	C7	DO(mg/l)	5.48	3.02	2.44	<b>Possible reason:</b> Natural variation or changes of water quality in the vicinity of water abstraction location for the water quality monitoring station.
				Turbidity	13.22	11.35	12.71	<b>Action taken/ to be taken:</b> Immediate repeated in-situ measurement had conducted to confirm the exceedances. Checking with contractor works and review previous monitoring data.
				SS	8.00	18.42	27.54	<b>Remarks/ Other Obs:</b> No marine activity was conducted under Contract HY/2009/15 at Causeway Bay Typhoon Shelter on the monitoring date. In view of no marine construction activity, the exceedance was considered not related to Contract HY/2009/15 construction works. No marine activity was conducted under Contract HY/2010/08 on the monitoring date, and the installed silt screen was in place. In view of the above, it was considered that the exceedance was not project related. No exceedance was recorded on the subsequent monitoring.
X_16C042	19-Sep-16	Mid-flood	C1	DO(mg/l)	5.87	3.02	2.44	<b>Possible reason:</b> Natural variation or changes of water quality in the vicinity of water abstraction location for the water quality monitoring station.
				Turbidity	13.10	11.35	12.71	<b>Action taken/ to be taken:</b> Immediate repeated in-situ measurement had conducted to confirm the exceedances. Checking with contractor works and review previous monitoring data.
				SS	4.50	18.42	27.54	<b>Remarks/ Other Obs:</b> No marine activity was conducted under Contract HK/2009/01 on the monitoring date. In view of the above, the exceedance was considered not related to Contract HK/2009/01 construction works. No marine activity was conducted under Contract HK/2009/02 on the monitoring date. In view of the above, the exceedance was considered not related to Contract HK/2009/02 construction works. No exceedance was recorded on the subsequent monitoring.
X_16C043	19-Sep-16	Mid-flood	P4	DO(mg/l)	5.83	3.02	2.44	<b>Possible reason:</b> Natural variation or changes of water quality in the vicinity of water abstraction location for the water quality monitoring station.
				Turbidity	14.00	11.35	12.71	<b>Action taken/ to be taken:</b> Immediate repeated in-situ measurement had conducted to confirm the exceedances. Checking with contractor works and review previous monitoring data.
				SS	7.00	18.42	27.54	<b>Remarks/ Other Obs:</b> No marine activity was conducted under Contract HK/2012/08 on the monitoring date. Location of construction area was at downstream of monitoring station P4. In view of the above, the exceedance was considered not project related. No exceedance was recorded on the subsequent monitoring.
X_16C044	19-Sep-16	Mid-flood	P5	DO(mg/l)	5.81	3.02	2.44	<b>Possible reason:</b> Natural variation or changes of water quality in the vicinity of water abstraction location for the water quality monitoring station.
				Turbidity	13.93	11.35	12.71	<b>Action taken/ to be taken:</b> Immediate repeated in-situ measurement had conducted to confirm the exceedances. Checking with contractor works and review previous monitoring data.
				SS	9.50	18.42	27.54	<b>Remarks/ Other Obs:</b> No marine activity was conducted under Contract HK/2012/08 on the monitoring date. Location of construction area was at downstream of monitoring station P5. In view of the above, the exceedance was considered not project related. No exceedance was recorded on the subsequent monitoring.



Ref no.	Date	Tidal	Location	Parameters (Unit)	Measured	Action Level	Limit Level	Follow-up action
X_16W046	2-Sep-16	Mid-flood	WSD19	DO(mg/l)	4.19	3.17	2.63	<b>Possible reason:</b> Natural variation or changes of water quality in the vicinity of water quality monitoring station.
				Turbidity	12.01	10.01	11.54	<b>Action taken/ to be taken:</b> Immediate repeated in-situ measurement to confirm the exceedances. Checking with Contractor works and review previous monitoring data.
				SS	14.00	16.26	17.74	<b>Remarks/ Other Obs:</b> Trimming of rock slope profile near Zone D was conducted under Contract HK/2012/08 on the monitoring date. Contractor mitigation measure including the use of silt curtain was generally in place. In view of the above, the exceedance was considered not project related.
X_16W047	2-Sep-16	Mid-flood	RW21-P789	DO(mg/l)	4.34	3.17	2.63	<b>Possible reason:</b> Natural variation or changes of water quality in the vicinity of water quality monitoring station.
				Turbidity	11.10	10.01	11.54	<b>Action taken/ to be taken:</b> Immediate repeated in-situ measurement to confirm the exceedances. Checking with Contractor works and review previous monitoring data.
				SS	10.50	16.26	17.74	<b>Remarks/ Other Obs:</b> No marine activity was conducted under Contract HK/2009/02 on the monitoring date. The installed silt screen was generally in order. In view of no marine activity was conducted, the exceedance was considered not project related. No exceedance was recorded on the subsequent monitoring on 5 September 2016 during flood tide.
X_16W048	5-Sep-16	Mid-flood	WSD19	DO(mg/l)	5.46	3.17	2.63	<b>Possible reason:</b> Natural variation or changes of water quality in the vicinity of water quality monitoring station.
				Turbidity	10.44	10.01	11.54	<b>Action taken/ to be taken:</b> Immediate repeated in-situ measurement to confirm the exceedances. Checking with Contractor works and review previous monitoring data.
				SS	9.50	16.26	17.74	<b>Remarks/ Other Obs:</b> Trimming of rock slope profile near Zone D was conducted under Contract HK/2012/08 on the monitoring date. Contractor mitigation measure including the use of silt curtain was generally in place. In view of the above, the exceedance was considered not project related. No exceedance was recorded on the subsequent monitoring on 5 September 2016 during ebb tide.
X_16W049	7-Sep-16	Mid-flood	WSD19	DO(mg/l)	4.29	3.17	2.63	<b>Possible reason:</b> Natural variation or changes of water quality in the vicinity of water quality monitoring station.
				Turbidity	11.79	10.01	11.54	<b>Action taken/ to be taken:</b> Immediate repeated in-situ measurement to confirm the exceedances. Checking with Contractor works and review previous monitoring data.
				SS	12.50	16.26	17.74	<b>Remarks/ Other Obs:</b> Trimming of rock slope profile near Zone D was conducted under Contract HK/2012/08 on the monitoring date. Contractor mitigation measure including the use of silt curtain was generally in place. In view of the above, the exceedance was considered not project related. No exceedance was recorded on the subsequent monitoring on 7 September 2016 during ebb tide.



Ref no.	Date	Tidal	Location	Parameters (Unit)	Measured	Action Level	Limit Level	Follow-up action
X_16W050	17-Sep-16	Mid-ebb	WSD19	DO(mg/l)	6.41	3.17	2.63	<b>Possible reason:</b> Natural variation or changes of water quality in the vicinity of water quality monitoring station.
				Turbidity	18.62	10.01	11.54	<b>Action taken/ to be taken:</b> Immediate repeated in-situ measurement to confirm the exceedances. Checking with Contractor works and review previous monitoring data.
				SS	16.00	16.26	17.74	<b>Remarks/ Other Obs:</b> No marine activity was conducted under Contract HK/2012/08 on the monitoring date. Location of the construction activity was at the downstream of monitoring station WSD19 during monitoring period. In view of no marine activity was conducted, the exceedance was considered not project related. No exceedance was recorded on the subsequent monitoring on 17 September 2016 during flood tide.
X_16W051	19-Sep-16	Mid-ebb	WSD19	DO(mg/l)	5.53	3.17	2.63	<b>Possible reason:</b> Natural variation or changes of water quality in the vicinity of water quality monitoring station.
				Turbidity	11.08	10.01	11.54	<b>Action taken/ to be taken:</b> Immediate repeated in-situ measurement to confirm the exceedances. Checking with Contractor works and review previous monitoring data.
				SS	8.00	16.26	17.74	<b>Remarks/ Other Obs:</b> No marine activity was conducted under Contract HK/2012/08 on the monitoring date. Location of the construction activity was at the downstream of monitoring station WSD19 during monitoring period. In view of no marine activity was conducted, the exceedance was considered not project related.
X_16W052	21-Sep-16	Mid-flood	WSD19	DO(mg/l)	5.32	3.17	2.63	<b>Possible reason:</b> Natural variation or changes of water quality in the vicinity of water quality monitoring station.
				Turbidity	13.11	10.01	11.54	<b>Action taken/ to be taken:</b> Immediate repeated in-situ measurement to confirm the exceedances. Checking with Contractor works and review previous monitoring data.
				SS	16.00	16.26	17.74	<b>Remarks/ Other Obs:</b> No marine activity was conducted under Contract HK/2012/08 on the monitoring date. In view of no marine activity was conducted, the exceedance was considered not project related. No exceedance was recorded on the subsequent monitoring on 21 September 2016 during ebb tide.
X_16W053	21-Sep-16	Mid-flood	RW21-P789	DO(mg/l)	5.37	3.17	2.63	<b>Possible reason:</b> Natural variation or changes of water quality in the vicinity of water quality monitoring station.
				Turbidity	10.34	10.01	11.54	<b>Action taken/ to be taken:</b> Immediate repeated in-situ measurement to confirm the exceedances. Checking with Contractor works and review previous monitoring data.
				SS	13.00	16.26	17.74	<b>Remarks/ Other Obs:</b> No marine activity was conducted under Contract HK/2009/02 on the monitoring date. The installed silt screen was generally in order. In view of no marine activity was conducted, the exceedance was considered not project related. No exceedance was recorded on the subsequent monitoring on 21 September 2016 during ebb tide.





Lam Geotechnics Limited

Contract No. HK/2015/01  
Wanchai Development Phase II and Central Wanchai Bvoass  
Sampling, Field Measurement and Testing Work (Stage3)  
Summary for Notification of Exceedance

Ref no.	Date	Tidal	Location	Parameters (Unit)	Measured	Action Level	Limit Level	Follow-up action	
X_16W054	23-Sep-16	Mid-flood	WSD19	DO(mg/l)	6.01	3.17	2.63	<b>Possible reason:</b>	Natural variation or changes of water quality in the vicinity of water quality monitoring station.
				Turbidity	15.45	10.01	11.54	<b>Action taken/ to be taken:</b>	Immediate repeated in-situ measurement to confirm the exceedances. Checking with Contractor works and review previous monitoring data.
				SS	14.50	16.26	17.74	<b>Remarks/ Other Obs:</b>	No marine activity was conducted under Contract HK/2012/08 on the monitoring date. In view of no marine activity was conducted, the exceedance was considered not project related. No exceedance was recorded on the subsequent monitoring on 26 September 2016 during ebb tide.
X_16W055	26-Sep-16	Mid-flood	WSD19	DO(mg/l)	6.02	3.17	2.63	<b>Possible reason:</b>	Natural variation or changes of water quality in the vicinity of water quality monitoring station.
				Turbidity	15.14	10.01	11.54	<b>Action taken/ to be taken:</b>	Immediate repeated in-situ measurement to confirm the exceedances. Checking with Contractor works and review previous monitoring data.
				SS	15.00	16.26	17.74	<b>Remarks/ Other Obs:</b>	No marine activity was conducted under Contract HK/2012/08 on the monitoring date. In view of no marine activity was conducted, the exceedance was considered not project related. No exceedance was recorded on the subsequent monitoring on 28 September 2016 during ebb tide.



Ref no.	Date	Tidal	Location	Depth	Parameters (Unit)	Measured	Action Level	Limit Level	Follow-up action
X_16D0035	29-Aug-16	Mid-ebb	Ex-WPCWA SW	Middle	DO(mg/l)	2.16	3.19	3.10	<p><b>Possible reason:</b> Possible in relation to the upstream organic discharge.</p> <p><b>Action taken/ to be taken:</b> Repeated the measurement to confirm the result. No odour nuisance was noted during the DO monitoring. Checking with Contractor works and review previous monitoring data.</p> <p><b>Remarks/ Other Obs:</b> Removal of D-wall at northern side of TPCWAW was conducted under Contract HY/2009/15 on the monitoring date, contractor mitigation measures including the use of silt curtain was in place. Upstream discharge from nearby culvert was noted. In view of the above, the exceedance was considered not related to Project works.</p>
X_16D0036	29-Aug-16	Mid-flood	Ex-WPCWA SW	Middle	DO(mg/l)	2.13	3.19	3.10	<p><b>Possible reason:</b> Possible in relation to the upstream organic discharge.</p> <p><b>Action taken/ to be taken:</b> Repeated the measurement to confirm the result. No odour nuisance was noted during the DO monitoring. Checking with Contractor works and review previous monitoring data.</p> <p><b>Remarks/ Other Obs:</b> Removal of D-wall at northern side of TPCWAW was conducted under Contract HY/2009/15 on the monitoring date, contractor mitigation measures including the use of silt curtain was in place. Upstream discharge from nearby culvert was noted. In view of the above, the exceedance was considered not related to Project works.</p>
X_16D0037	29-Aug-16	Mid-flood	Ex-WPCWA SE	Surface	DO(mg/l)	3.33	3.55	3.00	<p><b>Possible reason:</b> Possible in relation to the upstream organic discharge.</p> <p><b>Action taken/ to be taken:</b> Repeated the measurement to confirm the result. No odour nuisance was noted during the DO monitoring. Checking with Contractor works and review previous monitoring data.</p> <p><b>Remarks/ Other Obs:</b> Removal of D-wall at northern side of TPCWAW was conducted under Contract HY/2009/15 on the monitoring date, contractor mitigation measures including the use of silt curtain was in place. Upstream discharge from nearby culvert was noted. In view of the above, the exceedance was considered not related to Project works. No exceedance was recorded on the subsequent monitoring on 31 August 2016 ebb tide.</p>
X_16D0038	31-Aug-16	Mid-ebb	Ex-WPCWA SW	Middle	DO(mg/l)	2.64	3.19	3.10	<p><b>Possible reason:</b> Possible in relation to the upstream organic discharge and variation of water quality within Ex-PCWA area.</p> <p><b>Action taken/ to be taken:</b> Repeated the measurement to confirm the result. No odour nuisance was noted during the DO monitoring. Checking with Contractor works and review previous monitoring data.</p> <p><b>Remarks/ Other Obs:</b> Removal of D-wall at southern side of TPCWAW was conducted under Contract HY/2009/15 on the monitoring date, contractor mitigation measures including the use of silt curtain was in place. Upstream discharge from nearby culvert was noted. In view of the above, the exceedance was considered not related to Project works. No exceedance was recorded on the subsequent monitoring on 31 August 2016 flood tide.</p>



Lam Geotechnics Limited

Contract No. HK/2015/01  
Wanchai Development Phase II and Central Wanchai Bypass  
Sampling, Field Measurement and Testing Work (Stage3)  
Summary for Notification of Exceedance

Ref no.	Date	Tidal	Location	Depth	Parameters (Unit)	Measured	Action Level	Limit Level	Follow-up action
X_16D0038	2-Sep-16	Mid-ebb	Ex-WPCWA SW	Middle	DO(mg/l)	2.57	3.19	3.10	<p><b>Possible reason:</b> Possible in relation to the upstream organic discharge and variation of water quality within Ex-PCWA area.</p> <p><b>Action taken/ to be taken:</b> Repeated the measurement to confirm the result. No odour nuisance was noted during the DO monitoring. Checking with Contractor works and review previous monitoring data.</p> <p><b>Remarks/ Other Obs:</b> Despite filling levelling stone for seawall reinstatement at Western side of TPCWAW and removal of D-wall at northern side of TPCWAW were conducted under Contract HY/2009/15, contractor mitigation measures including the use of silt curtain and impermeable barrier were implemented. Upstream discharge from nearby culvert was noted. In view of the above, the exceedance was considered not related to Project works. No exceedance was recorded on the subsequent monitoring on 2 September 2016 flood tide.</p>



***Appendix 9.1***

***Complaint Log***

**Environmental Complaints Log**

Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
100321a	21/3/2010	ICC Case no. 1-224618029, Ms. Tsang	Location near Tin Hau	Complaint regarding the loud noise and dark smoke in the course of dredging works on 21 March 2010 (Sunday).	<ol style="list-style-type: none"><li>1) A valid Construction Noise Permit no. GW-RS0119-10 was granted from EPD since 18<sup>th</sup> Feb. 2010 for the dredging works which carry out at area for North Point Reclamation.</li><li>2) Officer from Marine Department, Police and EPD's officer attended the scene for inspection and investigation.</li><li>3) The Contractor (CHEC-CRBC JV) strictly comply all the conditions in CNP and take all mitigation measures in order to minimize the potential impacts to surrounding sensitive receivers. A formal letter was issued out by CHEC-CRBC JV and to explain the status of the recent construction activities.</li><li>4) No limit level exceedance was recorded on the noise measurement during day time and evening time noise measurement on 23 March 2010. Additional restrict hours noise monitoring at Causeway Bay Community and City Garden was conducted on 5 April 2010 (Public Holiday). No limit level exceedance was recorded in the monitoring.</li><li>5) No further complaints were received from Mr. Tsang in the reporting month. The complaint is considered closed.</li></ol>	Closed
100321b	21/3/2010	Unknown	Near the eastern breakwater of the Causeway Bay Typhoon Shelter	A public complaint and enquiry regarding loud noises emanated from dredging activities on 21/3/2010 (Sunday) until 2220 hours and between 1920-1946 hours in the evening of 22 March 2010(Monday).	<ol style="list-style-type: none"><li>1) A valid Construction Noise Permit no. GW-RS0119-10 was granted from EPD since 18<sup>th</sup> Feb. 2010 for the dredging works at area for North Point Reclamation during general holidays including Sunday between 0700-2300 hours and any day not being a general holiday between 1900-2300hours. It is complied with the condition of CNP.</li><li>2) Officer from Marine Department, Police and EPD's officer attended the scene for inspection and investigation.</li><li>3) No limit level exceedance was recorded on the noise measurement during day time and evening time noise measurement on 23 March 2010. Additional restrict hours noise monitoring at Causeway Bay Community and City Garden was conducted on 5 April 2010 (Public Holiday). No limit level exceedance was recorded in the monitoring.</li><li>4) No further complaints were received in the reporting month. The complaint is considered closed.</li></ol>	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
100504	4/5/2010	Public complainant received by ICC (ICC case: 1-233384048)	Watson Road	Complaint on the noise nuisance due to the large scale of dredging machine (face to Island East Corridor) in particular the hours 1900 to 0800 and request to reduce the noise level.	<ol style="list-style-type: none"><li>1) Contractor for HY/2009/11 was granted valid Construction Noise Permit no. GW-RS0119-10 for their dredging works. Contractor has implemented mitigation measures to reduce the working hour not later than 2230.</li><li>2) According to RSS 's record, no more daytime and night time dredging since the departure of the split hopper barge from the workplace on 29 April 2010 at 1900 hrs to 5 May 2010.</li><li>3) No further complaints were received in the reporting month. The complaint is considered closed.</li></ol>	Closed
100731	31/7/2010	Mr. Lee received by ICC (CC Case: 1-250702681)	Oil Street to Watson Road	Complaint on the noise nuisance due to the dredging works. Three construction plants were operated concurrently.	<ol style="list-style-type: none"><li>1) Contractor for HY/2009/11 was granted valid Construction Noise Permit no. GW-RS0371-10 for their dredging works.</li><li>2) There was only 1 grab dredger operated by Contractor within NPR project site area for dredging works.</li><li>3) No noise exceedance was recorded at noise monitoring station at Victoria Centre on 27 July and 3 August 2010 during daytime and evening time period.</li><li>4) It is considered as invalid from the EP and CNP point of view.</li></ol>	Closed
100812	12/8/2010	Mr. Wong, Harbour Heights (Management) Ltd.	Harbour Heights	Management office received their resident complained on the noise nuisance from the dredging works at the marine works area adjacent to the Harbour Height during the period from 0700 to 2200.	<ol style="list-style-type: none"><li>1) Contractor for HY/2009/11 was granted valid Construction Noise Permit no. GW-RS0371-10 for their dredging works. Contractor has implemented mitigation measures to reduce the working hour not later than 2230.</li><li>2) No noise exceedance was recorded at noise monitoring station at Victoria Centre on 10 and 17 August 2010 during daytime and evening time period.</li><li>3) It is considered as invalid complaint. No further complaints were received in the reporting month. The complaint is considered closed.</li></ol>	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
101108	8/11/2010	Mr. Nip received by ICC (CC Case)	Sai Wan Ho	Visual concern around the seaside silt screen outside the WSD freshwater intake pump at Sai Wan Ho (Monitoring station ref no.. WSD15)	<ol style="list-style-type: none"> <li>1) Contractor for HY/2009/11 has been regular checked of condition and removal of trapped rubbish before the dismantling of the floating silt screen to be replaced by wall mount silt screen.</li> <li>2) Follow-up action had been immediately carried out to check and clear the floating refuse around the seaside silt screen after receipt of the complaint.</li> <li>3) Removal of seaside silt screen outside the WSD freshwater intake (WSD15) by contractor HY/2009/11 was checked and confirmed dated 9 November 2010. Silt screen has been deployed into the existing steel frame at WSD15 for the protection of WSD salt water intake.</li> </ol>	Closed
101110	10/11/2010	Mr. Wong, Harbour Heights (Management) Ltd.	Harbour Heights	Management office received their resident complained on the noise nuisance from the power mechanical equipment during the 0700 to 2200hrs	<ol style="list-style-type: none"> <li>1) Contractor for HY/2009/11 was granted valid Construction Noise Permit no. GW-RS0870-10 for their dredging works during evening time. Contractor has implemented mitigation measures to reduce the working hour not later than 2230.</li> <li>2) No noise exceedance was recorded at noise monitoring station at Victoria Centre on 4 and 10 November 2010 during daytime and evening time period.</li> <li>3) It is considered as invalid complaint. No further complaints were received in the reporting month. The complaint is considered closed.</li> </ol>	Closed
101203	3/12/2010, 01:45a.m.	The resident of Block 11, City Garden by ICC referral from Marine Department	North Point	Bad odour was generated from the dredging plant off North Point	<ol style="list-style-type: none"> <li>1) The first investigation was carried out by Marine Department patrol in the morning on 3 Dec 2010 at around 10:00 and revealed that a few working barges were anchoring in the vicinity without carrying out dredging work.</li> <li>2) A further specific investigation inspection on contractor's backhoe barge in the vicinity of City Garden was jointly conducted with Engineer Representatives (AECOM/RSS), and ET on 8 Dec 2010 at 11:30. No bad odour was noted during the investigation.</li> <li>3) Routine dredging operation of the backhoe barge was performed during the jointed investigation inspection and it was revealed that no bad odour was attributed by the dredged materials inspected.</li> </ol>	Closed
101206	6/12/2010	Ms Lui, the resident of 27/F, Block 10, City	City Garden, North Point	Two barges were generating noise at 22:00 on 6 December 2010 in which the noise from	<ol style="list-style-type: none"> <li>1) ET confirmed the following information with resident site staff on the complaint: <ul style="list-style-type: none"> <li>• It was referred to the filling operation at North Point</li> </ul> </li> </ol>	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
		Garden by ICC (ICC case: 1-266039336)		<p>filling operation was louder than the traffic noise &amp; visual impact was generated due to the spot-light pointing directly to the complainant flat, suspected the filling operation was part of Wanchai Development Phase II;</p> <p>Complainant also raised the same complaint to District Councillor, Mr. Hui on 7 Dec 2010 regarding the night-time noise and suspected earlier start of work at 06:30. Complaint also requested for limiting the plant operating hours from 09:00-21:00.</p>	<p>Reclamation of Central Wan Chai Bypass site area instead of part of Wanchai Development Phase II;</p> <ul style="list-style-type: none"> <li>• Two derrick barges were in operation at the time of complaint for placing 400 rockfill onto the excavation trench and for levelling the formation level to receive the pre-cast caisson seawall;</li> <li>• Flood light on the control mast of derrick barge have no lighting shields for the prevention of glare of flood lights;</li> <li>• No starting work on 7 Dec 2010 at 0630hours.</li> </ul> <p>2) PME used in restricted hours were checked and confirmed compliant with valid CNP no. GW-RS0870-10. The noise level recorded on 6 Dec 2010 was complied with the noise criteria during restricted hour;</p> <p>3) It was found that the occasional noise nuisance might be caused by the hitting or scratching onto the rock surface during loading down the grab onto the Grade 400 rockfill;</p> <p>4) The absence of the lighting shields at flood light results in visual glare to the complainant at night-time.</p> <p>5) Contractor was advised to minimize the finishing time of placing Grade 400 rockfill at 2100hrs and switch off all unnecessary flood lights apart from the light for the safety and security purpose;</p> <p>6) No further complaint was received after implementation of proposed measures</p>	
110415	15/04/2011	The resident, Mr Law at Victoria Centre by ICC (ICC#1-281451236)	North Point	A dust generation and a concern of mosquitoes breeding complaint in which suspected the filling operation was part of North Point Reclamation.	<p>1) The concerned stockpile was a working stockpile under Contract HY/209/15 and was covered at night time after work.</p> <p>2) Water spraying on the haul road and potential dust generating material at least 4 times a day was conducted by contractor that complies with the requirement.</p> <p>3) It is considered invalid but preventive actions can be taken because the stockpile is relatively large and easily visible by complainant.</p> <p>4) It was recommended that increasing the frequency of water spraying shall be conducted to all potential dust generating materials and activities. Besides, Contractor should consider to cover the idle part of the stockpile</p> <p>5) The concern of mosquitoes breeding is out the scope of EM&amp;A, the follow-up action is not reported in this monthly EM&amp;A report.</p>	Closed





Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
110419	19/04/2011	Ms Chiu at Victoria Centre at Victoria Centre by ICC (ICC# 1-272874759)	North Point	The episode of night noise on 19/4/11 and 20/4/11 at 2:50 am and the noise lasted for 30 minutes per night.	<ol style="list-style-type: none"><li>1) According to the RSS's record, there was no construction works undertaken under the EP-356/2009 during the concern time period.</li><li>2) There was no abnormal real-time noise monitoring data recorded in RTN1 - FEHD Hong Kong Transport Section Whitefield Depot which is next to the Victoria Centre.</li><li>3) It is considered as invalid complaint under this Project.</li></ol>	Closed
110617	9/06/2011	Mr. Law from Victoria Centre Management Office	North Point	An odour nuisance suspected generating from the discharge point – Channel T at Watson Road in part of the site area was related to CWB under Contract no. HY/2009/11	<ol style="list-style-type: none"><li>1) The complaint was received by ET on 13 Jun 2011. During the weekly site inspection on 7 and 17 June 2011, there was no any odour impact detected in the site area.</li><li>2) According to the site record, there was muddy water discharged from the unknown source at upstream of Channel T during heavy rainstorm. No any site surface runoff to the Channel T and out of site boundary was observed in the inspection.</li><li>3) In order to prevent muddy water washing out to the water body under heavy rainstorm, a silt curtain was installed at the outfall of the channel by Contractor. ET confirmed with the Resident Site Staff that a silt curtain was installed at the outfall of the channel to prevent muddy water washing out to the water body under heavy rainstorm. Besides, regular cleaning of refuse in the channel has been conducted by Contractor.</li><li>4) A further site investigation on 28 June 2011 revealed that no odour nuisance was detected at the upstream of the Channel T and no source of odour nuisance was identified at site. As such, it was concluded that the source of odour nuisance was not related to the Project works.</li><li>5) Although no source of odour nuisance was identified at site, the muddy water and dirt from the unknown source at upstream of Channel T may cause a potential smell during low tide and low water flow. Contractor was reminded to remove the silt curtain at the channel on non-rainy day so as to avoid the accumulation of the sediment and dirt in the water channel.</li></ol>	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
110709	09/07/2011	Mr. Au from City Garden Management Office	North Point	A complaint letter to Contractor HY/2009/11 was raised by Cayley Property Management Limit on 9 July 2011 regarding a series of pump breakdown events at seawater intake of City Garden on 4, 6, 7 and 8 July 2011. A lot of rubbish such as plastic bags, nylon bags, nylon-wire mesh was observed sucking from the seawater intake at the seawater front of Block 7 of City Garden affecting the operation of seawater pump plant.	<ol style="list-style-type: none"><li>1) Contractor conducted formation works for installation of caisson seawall at C27, C28, C29 and C30 on 4, 6, 7 and 8 July 2011 and no dredging work was conducted during this time period</li><li>2) Water mitigation measures of an 80m long silt curtain at the site boundary in front of City Garden Relocation of silt curtain and silt curtain at the outfall of the channel were provided and maintained to accommodate the site works. All vessels are equipped with rubbish collection facilities and disposed the rubbish regularly. Also, daily cleaning actions had been taken by contractor to minimize floating refuse within the site boundary.</li><li>3) Moreover, it has been reported several times that discharged from outfall pipeline outside the site boundary near the intake of the pump maybe considered as another source of rubbish generation.</li><li>4) Referring to the record provided by Cayley Property Management Limit, the trapped rubbish was unlikely generated from the construction works. It was considered that complaint is invalid and not related to project.</li></ol>	Closed
110710	09/07/2011	Complainant by ICC (ICC no. 1-301520309)	North Point	It was received at 00:56 on 10 July 2011. There was complained a derrick barge unloading rockfill material off the shore facing the Harbour Grant HK Hotel causing noise nuisance.	<ol style="list-style-type: none"><li>1) ET confirmed with the Resident Site Staff that the complaint was referred to Contract HY/2009/15 for the loading and unloading of fill material at two barges operation in the sea at around 300m adjacent to Island Eastern Corridor (Oil Street Chainage) where is outside the Site of HY/2009/15 in the period of around 19:45 on 9 July to 1:00 on 10 July 2011.</li><li>2) The material loading and unloading operation processed in restricted hours was checked without a valid CNP. It was found that the operation was due to an unexpected water leakage of the hopper barge and considered an incident.</li><li>3) According to the incident report provided from RSS on 20 July 2011, around 7:30 pm the barge S22 was inclined slightly and slightly water leakage might occur. Due to marine safety concern, the hopper barge would open the hopper to release the contained materials in order to reduce the weight and stabilize the barge. In consider of slight water leakage, the operator decided to use the nearby Derrick Barge ST32 to help for unload the general fill materials first and the unloading operation was started at around 7:45pm, and end at around 1:00 am. Contractor was reminder to provide frequent check of vessel condition</li></ol>	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					so as to prevent recurrent by barge defect	
110723a	23/07/2011	Ms. Law at Victoria Centre by ICC no. 1-303887687	North Point	She concerned that Highways Department published a notice in their Management Office about construction works will be conducted from 0700 hours to 2300 hours during July to December 2011 including Saturday, Sunday and public holiday.	<ol style="list-style-type: none"> <li>1) It was referred by AECOM to ET on 28 July 2011</li> <li>2) RSS confirmed that the notice was prepared by Victoria Centre's Management office to their resident and the advice was only given on the extension construction works (for Contract HY/2009/15) to 7am-9pm from Monday to Saturday except Public Holidays and Sundays.</li> <li>3) As a mitigation measure to minimize the noise nuisance in the vicinity of the residents, rock breaking activities will be started at 8am and is expected to be completed by mid-August 2011.</li> <li>4) No noise exceedance was recorded at construction noise monitoring station at Victoria Centre on 19 and 25 July 2011 during daytime while breaking and excavation works were undertaken during monitoring.</li> <li>5) In conclusion, it was related to the construction works under Contract HY/2009/15 and mitigation measure was provided. The complainant was satisfied with the arrangement and no further complaint was received after proposed measures.</li> </ol>	Closed
110723b	23/07/2011	Ms. Yau at Block 2, Victoria Centre by ICC no. 1-304013959	North Point	Reclamation work was conducted at Causeway Bay Typhoon Shelter at 7am on 23 July 2011. She complained that the works shall be started later to minimize the noise nuisance to the vicinity of the residents in early morning	<ol style="list-style-type: none"> <li>1) It was referred by AECOM to ET on 8 August 2011</li> <li>2) With reference to the construction noise monitoring at Vitoria Centre, no exceedance was recorded on 19 and 25 July 2011 during daytime while breaking and excavation works were undertaken during monitoring</li> <li>3) As a mitigation measure to minimize the noise nuisance in the vicinity of the residents, rock breaking activities will be started at 8am and is expected to be completed by mid-August 2011.</li> <li>4) In conclusion, it was related to the construction works under Contract HY/2009/15 and mitigation measure was provided. The complainant was satisfied with the arrangement and no further complaint was received after proposed measures.</li> </ol>	Closed
110727a	27/07/2011	Mr. Law from Victoria Centre Management Office by ICC no. 1-304616162	North Point	It was complained by Mr. Law from Victoria Centre Management Office on 27 July 2011 regarding construction noise generated by the construction operations of	<ol style="list-style-type: none"> <li>1) It was referred by AECOM to ET on 28 July 2011</li> <li>2) RSS confirmed to start the rock breaking activities for Contract HY/2009/15 at 8am as a mitigation measure to minimize the noise nuisance in the vicinity of the residents.</li> <li>3) No noise exceedance was recorded at construction noise</li> </ol>	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
				Central-Wanchai Bypass at noon rather than in morning at 7am.	<p>monitoring station at Victoria Centre on 25 July and 4 August 2011 during daytime while breaking and excavation works were undertaken during monitoring.</p> <p>4) In conclusion, it was related to the construction works under Contract HY/2009/15 and mitigation measure was provided. No further complaint from complainant was received after proposed the mitigation measure.</p>	
110727b	27/07/2011	Ms. Chiu by ICC no.1-304615409	North Point	Noise nuisance from the excavation works for the Highways Department adjacent to the Victoria Centre was conducted from 7am	<p>1) It was referred by AECOM to ET on 28 July 2011</p> <p>2) With reference to the construction noise monitoring at Vitoria Centre, no exceedance was recorded on 25 July and 4 and 10 August 2011 during daytime while breaking and excavation works were undertaken during monitoring.</p> <p>3) As a mitigation measure to minimize the noise nuisance in the vicinity of the residents, rock breaking activities will be started at 8am.</p>	Closed
	08/08/2011				<p>4) However, complainant did not satisfy with the response on the noise nuisance from the rock-breaking during morning in front of Victoria Centre and then further complaint via 1823 on 7 August 2011.</p> <p>5) Highways contacted the complainant on 15 August 2011 that the noisy rock breaking operation had been completed.</p> <p><i>Remarks: There will be counted as two complaints in this complaint log.</i></p>	
110810	10/08/2011	Mr. Yip by ICC no. 1 - 306740207	North Point	Muddy water was discharged from work site to the seafront near Oil Street during heavy rain. The environmental protection measures were not good enough and are needed to rectify.	<p>1) It was referred by AECOM to ET on 17 August 2011.</p> <p>2) Confirmed with RE, Muddy water was caused by a heap of earth being washed to the sea by heavy rain. The heap of earth was referred as a small stockpile placed close to the seafront in front of Oil Street within the site area under handover transition period from contract HY/2009/11 to contract HY/2009/19. The necessary mitigation measures to protect the small stockpile against rainfall were missing at the time of complaint.</p> <p>3) Due to the missing of mitigation measures to protect the small stockpile during handover transition period, loose material was washed into the harbour when heavy rain came. Muddy water was formed and dispersed in the sea that caused the water quality and visual concern to the public. The complaint was considered as valid.</p> <p>4) Contractors were advised to relocate the loose materials</p>	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					away from the coastline as far as practicable. Any loose material placed which needed to be placed near the coastline shall be properly compacted or covered as appropriate. To avoid any further environmental deficiency, Contractors shall ensure all necessary environmental mitigation measures will not be missing during site area handover.	
110826	26/08/2011	Grand Hyatt and a complainant by ICC	Wan Chai	Construction noise and vibration nuisance generated from the works at Convention Avenue and inside the HKCEC1 reclamation area.	<ol style="list-style-type: none"> <li>1) Confirmed with the Resident Site Staff that the construction works were referred to the Contractor HK/2009/01.</li> <li>2) The Excavator mounted breaker at Convention Avenue and Drilling rig at HKCEC1 reclamation area were the dominant construction noise source during this period.</li> <li>3) The drilling rig at HKCEC1 reclamation area and excavator mounted breaker at Convention Avenue were then temporary suspended after received the complaint.</li> <li>4) Investigation revealed that the erected noise barrier (4m cantilevered movable noise barrier for the drilling rig and 1m movable noise barrier for the excavator mounted breaker) were not located close to the plants to provide adequate noise screening.</li> <li>5) Contractor was advised to avoid concurrent operation of construction plants at site. Further enhancement of movable noise barriers at HKCEC1 and providing noise enclosure for the excavator mounted breaker at Convention Avenue are needed.</li> <li>6) Further site investigation and checking on 31 August and 7 September 2011 revealed that the implemented noise mitigation measures were in proper and minimize the noise impact.</li> </ol>	Closed
110826A	26/08/2011	A complaint letter from Mr. Au of Cayley Property of City Garden	North Point	Harbor front adjacent to their cooling water intake suction which caused 3 times of system breakdown of the sea water pump on 9, 22 and 25 August 2011.	<ol style="list-style-type: none"> <li>1) It was referred by AECOM to ET on 29 August 2011. Confirmed with the Resident Site Staff that the               <ul style="list-style-type: none"> <li>• construction works were referred to the Contractors HY/2009/11 and HY/2009/19.</li> <li>• The pump is located on the site area of HY/2009/19</li> <li>• A temporary garbage defender was installed on 23 July 2011 by HY/2009/11 and the shape of the defender was adjusted on 8 August 2011 in order to exclude the outfall.</li> <li>• An ad hoc inspection of the effectiveness of garbage defender was conducted with RSS (CWB project</li> </ul> </li> </ol>	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					<p>team), contractor of HY/200911 and HY/2009/19 and IECon 29 August 2011. Inspection report of it was submitted to RSS on 19 September 2011.</p> <ul style="list-style-type: none"><li>• Daily cleaning near the water intake was conducted twice a day by contractor HY/2009/19.</li><li>• In response to City Garden request, the contractors have set up the temporary garbage defender in function and collect the floating refuses, but cannot eliminate all refuses, in particular the refuse coming from the seabed</li></ul> <p>2) According to the complaint letter from Cayley Property, the outcomes of the preventive measures were not complying with their expectation.</p> <p>3) During on-site inspection, floating refuses observed occasionally outside the garbage defender. No conclusion could be made for the source of these floating refuses. On the other hand, some of the refuses were observed floating behind the garbage defender during investigation.</p> <p>4) All daily cleaning actions had been taken by contractor to minimize floating refuse inside the construction site.</p> <p>5) It was noted that the cooling water intake was accessible to the public. As such, fish breeding and fishing activities were observed even though a notice has already hoisted. Also, tripping of rubbish by the passers-by could result in a lot of rubbish accumulated around the intake point.</p> <p>6) Referring to the record provided by CPML, there were a lot of nylon/ plastic bags and nylon wire mesh that matched those rubbishes generated from the public activities.</p> <p>7) Contractors have fulfilled the requirement of site cleanliness and no exceedance was recorded during Water Quality Monitoring. It is considered the cause of this complaint is not related to project and environmental issue in this project as well. No more complaint received after ad-hoc inspection</p>	
111014	14/10/2011	The complainant, Ms. Tam complained via hotline 1823	Wan Chai	The polluted fumes and exhaust from the excavation by sub-contractor of CEDD on pedestrian way outside no.25 Harbour Road (in front of the Harbour Centre)	<p>1) RSS notified ET to carry out investigation on 17 October 2011.</p> <p>2) ET confirmed with the Resident Site Staff that the location of the excavator was within site area of Contract no. HK/2009/02 undertaking the water cooling main re-provision works along the Harbour Road. The plants including the excavator have been checked before using</p>	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					<p>at the site. However, the polluted fumes and exhausted from the excavator was caused due to insufficient maintenance of the plant after using at site.</p> <p>3) After receiving the complaint, the excavator was then removal off-site for checking and maintenance works on 17 October 2011.</p> <p>4) Contractor was reminded to enhance regular checking and maintenance to all plants at site.</p> <p>5) RSS has replied to the complainant on the arrangement of the measures taken on 17 October 2011. Complainant was satisfied with the response and follow-up action taken by the Contractor.</p>	
111104	04/11/2011	Mr. Liu from LCS D complained via Contractor Complaint Hotline	Wan Chai	Complain about a tree near the site of pipe installation works outside Wan Chai Swimming Pool at Harbour Road, the status is not healthy and roof ball of two trees inside the site near Renaissance Hong Kong Harbour View Hotel at Convention Avenue were half cut.	<p>1) ET confirmed with the Resident Site Staff that</p> <ul style="list-style-type: none"><li>• A tree near the site of pipe installation works outside Wan Chai Swimming Pool at Harbour Road is the Tree no. TA1122 under Contract no. HK/2009/02. Leaves of a branch of this tree were shrivelled.</li><li>• Two trees inside the site near Renaissance Hong Kong Harbour View Hotel at Convention Avenue are the tree nos. A160 and A161 under Contract no. HK/2009/01. Part of roof ball of these two trees was covered by the metal plate.</li></ul> <p>2) Independent Tree Specialists for these two inspected the trees. Contractor HK/2009/01 has taken the measure as recommend downgrading the soil level around the trunk base. Reinstating of the ground works will be conducted in mid-December 2011. For the tree no. TA1122 under Contract no. HK/2009/02, the brown leaves were removed and fenced the tree with orange net is provided to prevent damage of tree trunk by construction works. The distance between the tree and the edge of the trench is kept approximate 2m. Two Contractors were reminded to carry out regular watering to the trees within their site area.</p>	Closed
111106	06/11/2011	Police officer	Wan Chai	Construction noise generated from the site at about 6:30 a.m on 6 November 2011 and require to stop the machine operation	<p>1) According to the information reported by Contractor, one BC cutter and hoist were operated for Diaphragm Wall construction of Shatin-Central Link to inspect bentonite pipes and ensure no damages and all the joints are tightened in good position. Then, the subcontractor for Diaphragm wall, SAMBO Korean foreman stopped the engine of the BC cutter immediately. The police officer recorded the details and HKID number of the foreman and then left. Due to the different language communication between the police officer and the Korean foreman, no</p>	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					<p>CNP was checked by the police officer.</p> <p>2) ET confirmed with the Resident Site Staff that same issue was also raised out by RSS at about 7:00a.m on the same day. Besides, it was confirmed that there is no valid Construction Noise Permit for the conducted construction works in the period between 2300 and 0700.</p> <p>3) Due to insufficient communication between Contractor HK/2009/01 and their Korean Sub-contractor, Korean Sub-contractor had not notified to Contractor before carrying out the inspection of the BC cutter, hoists and bentonite pipes at about 6:00a.m to ensure no damages and all the pipe joints should be tightened and in good position.</p> <p>4) Contractor was advised to enhance the communication between Contractor and sub-contractor and provide sufficient environmental training to all foreman and operators on restricted hour operation. Furthermore, Construction Noise Permit should be checked and in place for the construction works during restricted hour</p> <p>5) This complaint was considered in relation to the conducted construction works during restricted hours without valid Construction Noise Permit. No more construction works were conducted during night time period. The construction works will be conducted in accordance with the time period stated in valid CNP. This complaint will be kept in view of any follow-up action from the relevant government activities.</p>	
120405	05/04/2012	N/A	North Point	A complaint regarding excessive noise from construction sites of CBTS was observed daily before 7:30am except on public holidays, and the noise source was mainly from piling works. The complainant requested that construction works should start after 8:30am to avoid nuisance to nearby residents and a speedy follow-up and reply.	<p>1) RSS notified ET on 5 April 2012.</p> <p>2) ET confirmed with the Resident Site Staff that no piling works were performed during the concerned period.</p> <p>3) After reviewing the results of noise monitoring (M2b and M3a), no exceedance was recorded during daytime period and the noise level was below 75dB(A). Site inspection for HY/2009/15 was conducted on 10 April 2012. The condition of noise mitigation measures around CBTS was found satisfactory. RSS confirmed that no pilings were performed during the concerned period. The major works included drilling, diaphragm wall construction and excavations.</p> <p>4) HyD made a reply to the complainant on 16 April 2012 via 1823. HyD replied that the current works at CBTS were drilling, diaphragm wall construction and deep excavations. In order to minimize the noise generated</p>	Closed





Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					from the above works, the Contractor had erected temporary noise barriers and provided noise blankets on plants. RSS would continue to work with the Contractor on the effectiveness of the environmental mitigation measures implemented on site. No further complaint was received after the response.	
130308	06/03/2013	ICC Case#1-407181502	Tin Hau	A complaint regarding the dropping of fine rock material into surrounding waterbody was observed during rock breaking operation with two excavators in active operation at the Eastern Breakwater of Causeway Bay Typhoon Shelter near the North Point lighthouse.	<p>1) RSS notified ET on 8 March 2013</p> <p>2) ET confirmed with RSS that excavation works, installation of buoy, flashing light and silt curtain and dredging works were undertaken at Eastern Breakwater during the concerned period on 6 March 2013. One backhoe equipped with breaker and one derrick barge were confirmed in operation while another backhoe was at idle during the concerned period on 6 March 2013.</p> <p>3) Reviewing the photo record provided by RSS, the condition of the silt curtain deployed around the Eastern Breakwater on 6 March 2013 was found to be in good condition. It is considered that the silt curtain was properly in place during the concerned period and the concerned act of dropping of fine rock material was confined within the silt curtain boundary without adverse impact to the nearby water quality.</p> <p>Further follow up was conducted on 12 March 2013 during weekly environmental audit inspection, the silt curtain deployed around the concerned area was found to be maintained in good condition and the water quality at the concerned work area was generally satisfactory. No violation of the Environmental Permit condition was found.</p> <p>The contractor was advised and committed to implement preventive measures to minimize the potential impact of work including conducting regular diver check to ensure the integrity and the extend of silt curtain deployment and to provide adequate back up stock of silt curtain for emergency use.</p>	Closed
140612	12/06/2014	EPD ref: EP/860/F2/24 Annex IV	Wan Chai	The complaint is regarding to the water quality of the waterfront outside the Hong Kong Academy for Performing Arts Theatre Block, where a large piece of muddy water was found.	<p>1) WSII RSS team notified ET on 12 June 2014; Notification letter from EPD (ref: EP/860/F2/24 Annex IV) was received by ET on 13 June 2014.</p> <p>2) ET confirmed with RSS that neither marine construction works nor barge operation was conducted at the concerned location during the time of complaint. With respect to the complaint case, muddy dispersion was observed at HKCEC2W works area on 12 June 2014, and</p>	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					<p>the dispersion was observed partly extended beyond the outermost layer silt curtain at 1000hrs. Immediate follow up action was requested.</p> <p>3) It is considered that Contractor's mitigation measures would require further review on the effectiveness to avoid seepage of muddy dispersion such as regular diver inspection check and daily visual checking of silt curtains.</p> <p>Additional silt curtain at marine access zone was installed by Contractor on 12 June 2014 and the double layer silt curtain were generally in order. Follow-up inspection was further conducted on 16 June 2014.</p> <p>The Contractor's investigation report on the complaint case was submitted to EPA via email on 18 June 2014.</p>	
140723	21/07/2014	ICC Case Ref: 2-341537112	Works area opposite to Ngan Tao Building	The complaint is regarding to construction noise impact to the complainant who could not sleep due to work and machine at the project site opposite to the Ngan Tao Building.	<p>1) Construction noise impact referred by RSS was received by ET on 25 July 2014</p> <p>2) ET confirmed with RSS that horizontal cutting and removal of D-wall at Eastern, Southern and Northern side of TS2 was undertaken by Contractor of HY/2009/15 within Causeway Bay Typhoon Shelter before 23:00hrs on 20 July 2014 that total 3 numbers of derrick lighter and 3 numbers of saw cut machine were in operation, and removal of D-wall at Panel S30A-1 of TS2 was undertaken by Contractor of HY/2009/15 within Causeway Bay Typhoon Shelter around 00:25hrs to 00:56hrs on 21 July 2014 that total 1 number of derrick lighter was in operation.</p> <p>3) According to the relevant site records under Contract HY/2009/15, before 23:00hrs on 20 July 2014, horizontal cutting and removal of Diaphragm Wall at Eastern, Southern and Northern side of TS2 was conducted under HY/2009/15 within Causeway Bay Typhoon Shelter. Total 3 nos. of derrick lighter and 3 nos. of saw cut machine were in operation at the above period. From around 00:25hrs to 00:56hrs on 21 July 2014, removal of D-wall at Panel S30A-1 of TS2 was undertaken by Contractor of HY/2009/15 within Causeway Bay Typhoon Shelter. Total 1 no. of derrick lighter was found operating at the above period</p> <p>4) It was considered the condition of CNP GW-RS0592-14 was not fulfilled by the Contractor of HY/2009/15. "From 00:25hrs to 00:57hrs on 21 July 2014, the PME(s) (1 no. of Derrick Lighter) on-site could not follow with any given PME grouping requirement(s) as stated in condition 3.a. and condition 3.d. in no. GW-RS0592-14."</p>	<p>Final report (Issue1) issued on 31 July 2014.</p> <p>Further to complainant follow-up, Final report (Issue2) Issued on 12 Aug 2014.</p>



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					<p>Notwithstanding the above, according to the site recorded provided by the RSS, the derrick lighter was found malfunction at around 23:00hrs on 20 July 2014 while the diaphragm wall cutting procedure was incomplete. Under safety and navigation consideration, the completion of diaphragm wall removal was necessary and of imminent need.</p> <p>5) The Contractor of HY/2009/15 was advised to review the construction sequence and emergency response procedure for construction activities during restricted hours and night time period to allow for sufficient buffer time for work completion such that the Construction Noise Permit would be followed. Furthermore, the Contractor of HY/2009/15 was suggested to conduct throughout checking of PME used on site prior to work commencement to minimize the potential malfunctioning of PME during the course of work which affect the duration of works.</p>	
141016	14/10/2014	<p>EPD Ref.: EP860/E2/24 Annex IV</p> <p>ICC complaint received by ET on 10 October 2014</p>	Work site next to new Wan Chai Ferry Pier and opposite to Wan Chai Sports Ground.	Construction noise like piling works was heard on 14 October 2014 night until 23:45 hrs. It was suspected that the noise was emanated from the work site next to new Wan Chai Ferry Pier and opposite to Wan Chai Sports Ground.	<p>A public complaint regarding construction noise impact referred by EPD was received by ET on 16 October 2014 (EPD Ref.: EP860/E2/24 Annex IV dated 16 October 2014).</p> <p>The complainant reported that construction noise like piling works was heard on 14 October 2014 night until 23:45 hrs. It was suspected that the noise was emanated from the work site next to new Wan Chai Ferry Pier and opposite to Wan Chai Sports Ground.</p> <p>ET confirmed with the Resident Site Staff that From 19:00hrs to 23:00hrs on 14 October 2014, dredging works was conducted under Contractor of HK/2009/02 at WCR3 Area.</p> <p>Total one grab dredger was in operation. Mitigation measures including provision of steel sheeting screening to the power generation part of the grab dredger was implemented by the Contractor of HK/2009/02.</p> <p>From 23:00 hrs to 05:00 hrs, dredging works was conducted under Contractor of HK/2009/02 at WCR3 Area.</p> <p>Total one grab dredger was in operation. Mitigation measures including provision of steel sheeting screening to the power generation part of the grab dredger was implemented by the Contractor of HK/2009/02.</p>	<p>Interim investigation report submitted to EPD on 23 October 2014.</p> <p>Updated interim investigation with supplementary information submitted to EPD on 17 November 2014</p> <p>EPD</p>



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					<p>From 23:00 hrs to 06:00hrs, panel replacement works was conducted under Contractor of HK/2009/02 at the Temporary Covered Walkway. Total one scissor platform and two hand held drills (battery) were in operation.</p> <p>From 23:00 hrs to 06:00hrs, trial pit works was conducted under Contractor of HK/2009/02 at Hung Hing Road.Total one crane lorry was in operation.</p> <p>According to the relevant site records under Contract HK/2009/02, from 19:00hrs to 23:00hrs on 14 October 2014, dredging works was conducted under Contractor of HK/2009/02 at WCR3 Area. Total one grab dredger was in operation. Mitigation measures including provision of steel sheeting screening to the power generation part of the grab dredger was implemented by the Contractor of HK/2009/02.</p> <p>From 23:00 hrs to 05:00 hrs, dredging works was conducted under Contractor of HK/2009/02 at WCR3 Area.Total one grab dredger was in operation. Mitigation measures including provision of steel sheeting screening to the power generation part of the grab dredger was implemented by the Contractor of HK/2009/02.</p> <p>From 23:00 hrs to 06:00hrs, panel replacement works was conducted under Contractor of HK/2009/02 at the Temporary Covered Walkway. Total one scissor platform and two hand held drills (battery) were in operation.</p> <p>From 23:00 hrs to 06:00hrs, trial pit works was conducted under Contractor of HK/2009/02 at Hung Hing Road. Total one crane lorry was in operation.</p> <p>In view of the above findings, no direct information associated with the noise concern was considered available.</p>	advised no further comment on the updated interim report and case closed on 27 Nov 2014.



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
141110	07/11/2014	<p>EPD Ref.: H05/RS/000278 15-14</p> <p>EPD complaint received by ET on 10 November 2014</p>	Construction site at old Wan Chai Ferry Pier	Malodour of construction plant exhaust from the construction site at old Wan Chai Ferry Pier was scented that affecting the swimmers at Wan Chai Swimming Pool.	<p>A public complaint regarding odour concern referred by EPD was received by ET on 07 November 2014 (EPD Ref.: H05/RS/00027815-14 dated 10 November 2014).</p> <p>The complainant reported that Malodour of construction plant exhaust from the construction site at old Wan Chai Ferry Pier was scented that affecting the swimmers at Wan Chai Swimming Pool.</p> <p>ET confirmed with the Resident Site Staff that ELS works was conducted on 7 November 2014 during daytime at Portion 2 (Area oppsite to WanChai Swimming Pool).</p> <p>Total 3 nos. of excavators, 2 nos. of crawler cranes, 2 nos. of generator, 1 no. of crane lorry and 2 no. of dump trucks were operated.</p> <p>Demolition works was conducted on 7 November 2014 during daytime at West of old Wan Chai Ferry Pier.</p> <p>Total 2 nos. of excavators, 1 no. of derrick barge and 1 no. of tug boat were operated.</p> <p>Dredging works was conducted on 7 November 2014 during daytime at WCR3 (East of old Wan Chai Ferry Pier)</p> <p>Total 1 no .of dredger, 1 no. of hopper and 1 no. of tug boat were operated.</p> <p>According to the relevant site records under Contract HK/2009/02, ELS works was conducted on 7 November 2014 during daytime at Portion 2 (Area oppsite to WanChai Swimming Pool). Total 3 nos. of excavators, 2 nos. of crawler cranes, 2 nos. of generator, 1 no. of crane lorry and 2 no. of dump trucks were operated. Demolition works was conducted on 7 November 2014 during daytime at West of old Wan Chai Ferry Pier. Total 2 nos. of excavators, 1 no. of derrick barge and 1 no. of tug boat were operated.</p> <p>Follow-up inspection was conducted during weekly environmental inspection on 13 November 2014, no dark smoke emission was observed from the PMEs operating on-site. The condition of chemical waste storage was considered satisfactory and no malodour was identified. Despite no information related to malodour was identified, the Contractor was reminded to conduct regular checking on the condition of PMEs to ensure only well maintained PMEs are used on site.</p>	<p>Interim investigation report submitted to EPD on 17 November 2014.</p> <p>EPD advised no comment on the interim report and case closed on 1 Dec 2014.</p>



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					Based on the relevant information provided by RSS, despite no information associated with the malodour concern was identified after investigation, the Contractor was reminded to conduct regular checking on the condition of PME used on site to ensure only well maintained PME are used on site The interim report would be submitted to EPD on 17 November 2014.	
141113	12/11/2014	EPD Ref.: H05/RS/000282 53-14  EPD complaint received by ET on 13 November 2014	Construction site at old Wan Chai Ferry Pier	Malodour and dark smoke emission from an excavator located at the construction site at old Wan Chai Ferry Pier was observed that affecting the pedestrians.	<p>A public complaint regarding odour concern referred by EPD was received by ET on 13 November 2014 (EPD Ref.: H05/RS/00028253-14 dated 13 November 2014). The complainant reported that Malodour and dark smoke emission from an excavator located at the construction site at old Wan Chai Ferry Pier was observed that affecting the pedestrians. (Contract HK/2009/02)</p> <p>ET confirmed with the Resident Site Staff that demolition works was conducted under Contract HK/2009/02 on 12 November 2014 during daytime at old Wan Chai Ferry Pier. Total 2 nos. of excavators, 1 no. of derrick barge and 1 no. tug boat were operated.</p> <p>According to the relevant site records under Contract HK/2009/02, demolition works was conducted on 12 November 2014 during daytime at old Wan Chai Ferry Pier. Total 2 nos. of excavators, 1 no. of derrick barge and 1 no. tug boat were operated.</p> <p>In addition, investigation found that due to malfunctioning of one of the excavators deployed at old Wan Chai Ferry Pier, dark smoke was emitted from the defective excavator for a short period of approximately 30 seconds at around 15:00 hrs on 12 November 2014. The operation of excavator was immediately suspended and followed by repair works. The normal operation of the excavator was resumed after repair.</p> <p>Follow-up inspection was conducted during weekly environmental inspection on 13 November 2014, no dark smoke emission was observed from the PMEs operating on-site and the Contractor of HK/2009/02 was reminded to conduct regular checking on the condition of PMEs to ensure only well maintained PMEs are used on site.</p>	Interim investigation report submitted to EPD on 19 November 2014.  EPD advised no comment on the interim report and case closed on 8 Dec 2014.



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
141121	Not Specified	EPD Ref: H08/RS/28263-14  EPD complaint information and findings was received by ET via email on 21 Nov 2014	Causeway Bay Typhoon Shelter	Resident in Hing Fat Street complaining about loud noise from dredging work in CBTS up to 10pm at night.	EPD received a construction noise complaint from dredging works at Causeway Bay Typhoon Shelter and a resident in Hing Fat Street complaining about loud noise from dredging work in CBTS up to 10pm at night.  EPD investigation found that the operation of a derrick barge is covered by CNP no. GW-RS0701-14.  EPD reminded the Contractor of HY/2011/08 to ensure the work strictly follow the permit conditions and endeavor to minimize the noise as so not to disturb the nearby residents.	Complaint case handled by EPD and relevant investigation findings was sent to ET on 21 November 2014
150127	21 Jan 2015	EPD complaint (EPD Ref.: H05/RS/00001725-15) received by ET on 27 January 2015 and further information from EPD regarding the updated location under complaint was received by ET on 30 January 2015	A portion of Hung Hing Road immediately to the east of Marsh Road near SPCA	Construction dust and grit was emitted from the construction site to the carriageway causing nuisance to the public.	A public complaint regarding air quality impact referred by EPD was received by ET on 27 January 2015 (EPD Case Ref.: H05/RS/00001725-15 dated 27 January 2015) and further information from EPD regarding the updated location under complaint was received by ET on 30 January 2015. The complainant reported that construction dust and grit was emitted from the construction site to the carriageway causing nuisance to the public.  ET confirmed with the Resident Site Staff that the major construction activities around the concerned location conducted on 21 January 2015 include breaking of seawall blocks and D-wall at TPCWAW; concreting, grouting and drilling works at TPCWAW;reclamation/ backfilling works at TPCWAW  Mitigation measures implemented by the Contractor for the above construction works include spraying haul road with water; covering bagged cement with tarpaulin; providing three sided and top covering for grouting stations; providing water spraying to dusty activities such as breaking works  According to the relevant site records, breaking of seawall blocks and D-wall, concreting, grouting and drilling works and reclamation/ backfilling works were	Interim report submitted to EPD on 9 February 2015, EPD advised no comment on 27 February 2016 on the interim report submitted and case closed.



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					<p>conducted at TPCWAW. Dust mitigation measures including spraying haul road with water, covering bagged cement with tarpaulin, providing three sided and top covering for grouting stations and water spraying to dusty activities such as breaking works were implemented by the Contractor of HY/2009/15 near the concerned location on 21 January 2015.</p> <p>Follow-up investigation was conducted on 27 January 2015 during weekly environmental inspection, dust mitigation measures including water spraying for dusty haul road and major dust generation works; and provision of three sides and top covering for grouting station were confirmed in place.</p> <p>In addition, based on the review of the monitoring data of the monitoring station located at the concerned location raised by the complainant, namely monitoring station CMA3a , no action or limit level exceedance was recorded during air quality monitoring conducted on 20 and 21 January 2015. Nevertheless, the Air Quality Health Index (AQHI) recorded by EPD across Western District and Eastern District on the complaint date was ranged from 4 to 10+ indicating a severely high concentration of ambient air pollutants.</p> <p>As such, the site condition under Contract HY/2009/15 at the concerned location was considered to be generally satisfactory and no non-conformity related to cumulative air quality impact was observed. Nevertheless, in view of the public concern, the contractor was reminded to enhance the dust mitigation measures implemented to minimize potential nuisance to nearby public.</p>	
150622	18 June 2015	EPD Ref.:H05/RS/ 00015054-15 dated 8 June	A mooring location near shore and at location outside Wan Chai Sports	Dark smoke and malodour emission was observed from a hopper barge moored near shore and	A public complaint regarding dark smoke and malodour concern referred by EPD was received by ET on 22 June 2015 (EPD Ref.: H05/RS/00015054-15 dated 22 June 2015). The complainant reported that dark smoke and malodour emission was observed from a hopper barge	Interim report submitted to EPD on 29 June 2015 and EPD





Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
		2015	Ground	other construction plants under operation from the reclamation construction site	<p>moored near shore and other construction plants under operation from the reclamation construction site with Contract no. HK/2009/02 at location outside Wan Chai Sports Ground caused air pollution. The complainant alleged that the said situation had been observed for a prolonged period.</p> <p>ET confirmed with the Resident Site Staff that reinforced bar fixing and concreting work (on 17 June 2015 only) were conducted at Portion 2 from 15 June 2015 to 19 June 2015. Total 3 nos. of mobile crane were in operation. On 17 June 2015, one no. of concrete pump truck and two nos. of concrete mixer were in operation. Excavation and Lateral Support was conducted at Portions 3 &amp; 4 from 15 June 2015 to 19 June 2015. Total 4 nos. of excavator, 2 nos. of truck and 2 nos. of crawler crane were in operation. In addition, on 15 June 2015, 17 June 2015 and 19 June 2015, 1 no. of derrick barge was moored near Portions 3 &amp; 4 for transportation of the excavated material away from site.</p> <p>According to the relevant site records under Contract HK/2009/02, from 15 June 2015 to 19 June 2015, reinforced bar fixing and concreting work (on 17 June 2015 only) were conducted at Portion 2 and total 3 nos. of mobile crane, one no. of concrete pump truck (on 17 June 2015 only) and two nos. of concrete mixer (on 17 June 2015 only) were in operation; excavation and lateral support was conducted at Portions 3 &amp; 4 and total 4 nos. of excavator, 2 nos. of truck and 2 nos. of crawler crane were in operation. Based on relevant site record, no hopper barge was moored under Contract HK/2009/02 around the concerned location while 1 no. of derrick barge was moored under Contract HK/2009/02 near Portions 3 &amp; 4 for transportation of the excavated material from Portions 3 &amp; 4 away from site on 15 June 2015, 17 June 2015 and 19 June 2015 respectively.</p> <p>Follow-up inspection was conducted during weekly</p>	advised no comment on 20 July 2016 on the interim report submitted and case closed.



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					environmental inspection on 25 June 2015, no dark smoke and malodour emission was observed from the PME's operating on-site. A derrick barge was observed moored near Portions 3 & 4 and excavated material was transferred to the derrick barge by the excavators on land without barge operation and no particular dark smoke and malodour emission was observed. Nevertheless, the Contractor was reminded to conduct regular checking on the condition of the derrick barge and other PME's deployed on site to ensure only well maintained PME's are used to avoid potential dark smoke and maldour emission affecting nearby public.	
150723	20 July 2015	EPD Ref.:H05/RS/00018040-15 dated 23 July 2015	Ex-Wanchai Ferry Pier near 720 & 722 Bus stop	Malodour from marine sediment	<p>A public complaint regarding malodour referred by EPD was received by ET on 23 July 2015 (EPD Ref.: H05/RS/00018040-15 dated 23 July 2015).</p> <p>The complainant reported that malodour from marine sediment was scented at ex-Wanchai ferry pier near route 720 &amp; 722 bus stop. (Contract HK/2009/02).</p> <p>ET confirmed with the Resident Site Staff that Rockfill placing works was conducted by one derrick barge at the concerned location (WCR3) under Contract HK/2009/02 on 20 July 2015. No marine sediment was stored or placed on site at the concerned location under Contract HK/2009/02 on 20 July 2015.</p> <p>According to the relevant site records under Contract HK/2009/02, rockfill placing works was conducted by one derrick barge at WCR3 area on 20 July 2015 and no marine sediment was stored or placed on site at the concerned location on the concerned date.</p> <p>Follow-up inspection was conducted during weekly environmental inspection on 29 July 2015. No marine sediment was observed stored or placed at the concerned location while it was noted that a culvert outfall with potential odour concern is located adjacent to the concerned location.</p>	Interim report submitted to EPD on 30 July 2015. EPD advised no comment on 17 August 2015 on the interim report submitted and case closed.



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					Nevertheless, the Contractor was reminded to review the handling procedures in case of any future marine sediment handling at the concerned location and to consider the implementation of mitigation measures as appropriate to minimize potential malodour impact to nearby public.	
150904	01 Sept 2015	EPD Ref.: H05/RS/0002 2241-15 dated 04 September 2015 received by ET on 4 September 2015	East of New WanChai Ferry Pier	Dropping of excavated material from land to sea during loading of material	<p>A public complaint regarding dropping of excavated material from land to sea referred by EPD was received by ET on 04 September 2015 (EPD Ref.: H05/RS/00022241-15 dated 04 September 2015). The complainant reported that dropping of excavated materials from land to sea during loading of materials by excavator at the construction site to work boat. (Contract HK/2009/02)</p> <p>ET confirmed with the Resident Site Staff that transferring of C&amp;D materials from land to hopper barge by excavator at seaside along CWB Tunnel Portions 3 and 4 was undertaken by Contract HK/2009/02 on 01 September 2015.</p> <p>Mitigation measure including providing tarpaulin sheet to cover the gap between seawall and the hopper barge to prevent dropping of material to the sea was implemented by the Contractor.</p> <p>According to the relevant site records under Contract HK/2009/02, transferring of C&amp;D materials from land to hopper barge by excavator at seaside along CWB Tunnel Portions 3 and 4 was carried out on 01 September 2015 and mitigation measures including provision of tarpaulin sheet between seawall and the hopper barge was implemented by the Contractor of HK/2009/02 on the concerned date. Follow-up inspection was conducted during weekly environmental inspection on 10 September 2015. Transferring of C&amp;D materials from land to barge by excavator was observed at the concerned location and mitigation measures including provision of tarpaulin sheet between seawall and hopper</p>	Interim report submitted to EPD on 14 September 2015. EPD advised no comment on 5 October 2015 on the interim report submitted and case closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					<p>barge and the material transfer works was generally in order. Nevertheless, the Contractor of HK/2009/02 was reminded to maintain the handling procedure for C&amp;D materials transfer from land to hopper barge and regularly inspect the condition of the tarpaulin sheet provided to ensure the nearby water quality are not affected by the loading and unloading of material from land side to hopper barge.</p> <p>The Contractor was reminded to maintain the handling procedure for C&amp;D materials transfer from land to hopper barge and regularly inspect the condition of the tarpaulin sheet provided to ensure the nearby water quality are not affected by the loading and unloading of material from land side to hopper barge.</p>	
150904	02 Sept 2015	EPD Ref.: H04/RS/0002 2385-15 dated 04 September 2015 received by ET on 04 September 2015	Location outside Fleet Arcade	Construction noise was generated from the construction site of HK/2012/08 at location outside Fleet Arcade during night time on weekdays and daytime during General Holidays. The complainant also concerned construction dust and exhaust emission from derrick barges during transporting C&D material at the site.	<p>A public complaint regarding construction noise and dust and exhaust emission referred by EPD was received by ET on 04 September 2015 (EPD Ref.: H04/RS/00022385-15 dated 04 September 2015). The complainant reported that construction noise was generated from the construction site of HK/2012/08 at location outside Fleet Arcade during night time on weekdays and daytime during General Holidays. The complainant also concerned construction dust and exhaust emission from derrick barges during transporting C&amp;D material at the site. (Contract HK/2012/08)</p> <p>ET confirmed with the Resident Site Staff that from 0800 hrs to 1800 hrs on 30 August 2015, removal of scaffold and timber and installation of bulkhead was undertaken by the Contractor of HK/2012/08 at the concerned location. Total one generator and one circular saw were in operation.</p> <p>From 1900hrs on 30 August 2015 to 0700 on 31 August 2015, no construction works was undertaken by the Contractor of HK/2012/08 at the concerned location.</p>	<p>Interim report submitted to EPD on 14 September 2015.</p> <p>2<sup>nd</sup> interim report submitted to EPD on 17 Dec 2015</p> <p>3<sup>rd</sup> interim report submitted to EPD on 31 Dec 2015</p>



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					<p>From 1900hrs on 31 August 2015 to 0700hrs on 01 September 2015, no construction works was undertaken by the Contractor of HK/2012/08 at the concerned location.</p> <p>From 1900hrs to 2115 hrs on 01 September 2015, unloading of soil was undertaken by the Contractor of HK/2012/08 at the concerned location. Total one derrick barge was in operation.</p> <p>From 2300hrs on 01 September 2015 to 0700hrs on 02 September 2015, no construction works was undertaken by the Contractor of HK/2012/08 at the concerned location. One derrick barge was deployed for unloading of soil on 02 September 2015 during daytime under Contract HK/2012/08 at the concerned location.</p> <p>Based on the relevant site records, from 0800 hrs to 1800 hrs on 30 August 2015, removal of scaffold and timber and installation of bulkhead was undertaken by the Contractor of HK/2012/08 at the concerned location. Total one generator and one circular saw were in operation and the relevant Construction Noise Permit GW-RS0296-15 for the concerned operation was confirmed in place.</p> <p>From 1900hrs on 30 August 2015 to 0700 on 31 August 2015, no construction works was undertaken by the Contractor of HK/2012/08 at the concerned location and from 1900hrs on 31 August 2015 to 0700hrs on 01 September 2015, no construction works was undertaken by the Contractor of HK/2012/08 at the concerned location.</p> <p>From 1900hrs to 2115 hrs on 01 September 2015, unloading of soil was undertaken by the Contractor of HK/2012/08 at the concerned location. Total one derrick barge was in operation and the Construction Noise Permit GW-RS0296-15 for the concerned operation was confirmed in place.</p>	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					<p>From 2300hrs on 01 September 2015 to 0700hrs on 02 September 2015, no construction works was undertaken by the Contractor of HK/2012/08 at the concerned location. In view of the above, the construction activities conducted under Contract HK/2012/08 during the concerned period was in compliance with the statutory requirement.</p> <p>In addition, one derrick barge was deployed for unloading of soil on 02 September 2015 during daytime under Contract HK/2012/08 at the concerned location. Follow-up inspection was conducted during weekly environmental inspection on 08 September 2015 and no dark smoke emission was observed from the derrick barge moored outside the concerned location. Nevertheless, the Contractor of HK/2012/08 was reminded to conduct regular checking on the condition of the all derrick barges deployed on site to ensure only well maintained equipment are used to avoid potential dark smoke emission affecting nearby public and the Contractor of HK/2012/08 was reminded to upkeep the site control system for construction works carrying out at restricted hours and night time for Construction Noise Permit compliance.</p> <p>The Contractor was reminded to conduct regular checking on the condition of derrick barges deployed on site to ensure only well maintained equipments are used on site to avoid potential dark smoke emission affecting nearby public.</p> <p>The Contractor of HK/2012/08 was reminded to upkeep the site control system for construction works carrying out at restricted hours and night time for Construction Noise Permit compliance.</p>	
150917	17 Sep 2015	A public complaint regarding water quality referred by EPD was	Central and Wan Chai Reclamation coastline (between LUNG WUI ROAD to LUNG WO ROAD,	Silt from Central and Wan Chai Reclamation was spotted along the coastline (between LUNG WUI ROAD to LUNG WO ROAD, Central & Wan	Based on the site records confirmed by RSS, removal of seawall blocks by derrick barge was undertaken by Contract HK/2012/08 at Central Reclamation Phase III works area while mitigation measures including provision of silt curtain implemented by the Contractor of HK/2012/08 during the	Interim investigation report submitted to EPD on 25



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
		received by ET on 17 September 2015	Central & Wan Chai, Hong Kong)	Chai, Hong Kong)	<p>seawall block removal works. According to relevant record, muddy dispersion at HKCEC2W (area opposite to Lung King Street) was observed by the Environmental Team on 14 September 2015 afternoon. The muddy patch was observed dispersing outside the outer layer silt curtain deployed by the Contractor of HK/2012/08 towards the Central Reclamation Phase III area while the outer layer silt curtain was observed partially opened.</p> <p>In view of the above observations, the Contractor was advised to rectify any environmental deficiencies such that adequate protection such as silt curtain shall be provided for exposed soil slope to mitigate for potential runoff related water quality impact to the surrounding waters; outer layer silt curtain deployed shall be entirely closed during works to safeguard the surrounding water quality. Any opening for marine vessel shall be closed promptly after passage and localized silt curtain deployed on site shall be properly maintained to avoid any gap or opening to effectively safeguard the nearby waters.</p>	September 2015. EPD advised no comment on 14 October 2015 and case closed.
151015	11 Oct 2015	A public complaint regarding direct discharge of muddy effluent referred by RSS was received by ET on 14 October 2015	Seafront opposite to Watson Road adjacent to Eastern Breakwater	Pink fluid was observed discharged into marine waters at seafront opposite to Watson Road adjacent to the Eastern Breakwater on 11 October 2015.	<p>Based on the site records confirmed by RSS, no construction activity near the seaside between Eastern Breakwater and the Dumping Jetty was undertaken by Contract HY/2009/19 while at site area away from the seawall, construction of EVB substructure, EVB and APS structure was undertaken on 11 October 2015. In addition, no works involving the use of paint was carried out at the concerned site area (Site Portion between Eastern Breakwater and the Dumping Jetty) and along the alignment of the Culvert T1 under Contract HY/2009/19 and no temporary storage of paint was located at the concerned site area and along the alignment of the Culvert T1 under HY/2009/19 on 11 October 2015.</p> <p>Follow-up inspection was conducted during weekly environmental inspection on 14 October 2015. No construction works involving the use of paint was observed undertaken at the concerned location while a few number of small containers of paint was observed placed around the concerned location and the paint containers were sealed and no sign of leakage was observed. The few containers were further checked and was found not matching the pink fluid observed on the complaint date. On the other hand, a culvert discharge outfall was found located within the concerned area where the pink fluid was observed.</p> <p>Based on the above, no direct information indicating the pink</p>	HyD will consolidate all input from relevant parties to form a reply to ICC.



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					fluid was originated from the worksarea under HY/2009/19 was considered available. Nevertheless, the Contractor was reminded that paints stored on site shall be properly labelled and stored in sealed container at weather proof location to avoid potential spillage.	
151028	26 Oct 2015	A public complaint regarding construction noise impact referred by EPD was received by ET on 28 October 2015 (EPD Ref:H05/RS/00 027330-15 Dated 28 October 2015)	Construction Site next to ex-Wan Chai Ferry Pier	Operation of grab dredger at construction site near the ex-Wan Chai Ferry Pier from around 0100 to 0400 hours on 26 October 2015 caused noise nuisance.	<p>According to the relevant site records under Contract HK/2009/02, from 01:00hrs to 04:00hrs on 26 October 2015, rock filling was conducted under Contractor of HK/2009/02 at WCR3 Area. Total one grab dredger was in operation. Mitigation measures including provision of steel sheeting screening to the power generation part of the grab dredger was implemented by the Contractor of HK/2009/02 and the relevant Construction Noise Permit</p> <p>GW-RS1121-15 for the concerned construction works was in place.</p> <p>The construction activity conducted under Contract HK/2009/02 during the concerned period was in compliance with the statutory requirement. Nevertheless, the Contractor was reminded to upkeep the site control system for construction works carrying out at restricted hours and night time for Construction Noise Permit compliance in view of the nearby public concern.</p>	The interim report would be submitted to EPD on 05 November 2015 and EPD advised no comment on 16 November 2016 and case closed.
151116	13 November 2015	A public complaint regarding water quality referred by EPD was received by ET on 16 November 2015 (EPD Ref: H05/RS/000291 26-15)	Construction Site at HKCEC and seafront outside Lung Wo Road	Muddy water was discharged from the construction site at HKCEC and dispersed to seafront outside Lung Wo Road on 13 November 2015 afternoon. The complainant also alleged that the deployment of the silt curtain did not follow the design requirement under the environmental permit that the curtain should be hanged to seabed level	<p>Based on the site records, rock mound trimming works was conducted under Contract HK/2012/08 at HKECE2 area on 13 November 2015 and mitigation measures including provision of localized silt curtain around the works area was implemented by the Contractor. Follow-up inspection was conducted during weekly environmental inspection on 17 November 2015, both outer layer silt curtain and localized layer of silt curtain around the active works area were observed deployed while the localized silt curtain deployed around the marine works area was observed partially opened for marine access. Despite no muddy dispersion was generated around the localized silt curtain enclosed area, the Contractor was advised to promptly improve the condition of the silt curtain to ensure the effectiveness of the mitigation measure deployed and to ensure the silt curtain is closed after marine vessel movement.</p> <p>Based on further review on the current construction stage at HKECE2, the dredging works and trench filling works were completed and filling works were conducted behind seawall or temporarily seawall in form of rockbund, the outer layer of silt curtain currently serves as the additional mitigation measure to</p>	The interim investigation report would be submitted to EPD on 1 December 2015 and record of diving inspection conducted on 27 November 2016 was forwarded to EPD on 4 Dec 2016. EPD advised no further comment on 14 Dec 2015 and case closed.





Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					<p>the required silt curtain deployment for safeguarding the water quality in the area. To clarify for the current silt curtain arrangement, the Contractor was advised to submit an updated silt curtain deployment plan with respect to the latest silt curtain arrangement for the current construction stage. In addition, contaminated discharge at Culvert L originating from upstream locations was intermittently observed based on previous site records. Nevertheless, in view of the public concern, the Contractor was reminded to conduct regular checking on the condition and maintenance for the silt curtain deployed on site to ensure the effectiveness of the mitigation measure.</p> <p>A joint meeting for the complaint was held amongst the EPD, WDII RSS team, the ET and the Contractor of HK/2012/08 on 24 November 2015 and a joint silt curtain diver inspection check amongst EPD, ET, IEC, WDII RSS and the Contractor was conducted on 27 November 2015 to confirm the silt curtain condition and the silt curtain deployed at the HKCEC2 water channel was found generally in order.</p>	
160413 (HK201208)	13 April 2016	A public complaint referred by EPD was received by ET on 13 April 2016 (EPD Ref.: H05/RS/00008367-16 dated 13 April 2016)	Outside the Hong Kong Academy for Performing Arts	Muddy water discharge from construction site	<p>A public complaint regarding muddy water discharge referred by EPD was received by ET on 13 April 2016 (EPD Ref.: H05/RS/00008367-16 dated 13 April 2016). The complainant reported that muddy water was discharged from the construction work of Contract HK/2012/08 to the sea outside the Hong Kong Academy for Performing Arts on 13 April 2016 morning.</p> <p>ET confirmed with the Resident Site Staff that internal transport of soil to the hopper barge for storage via landing barge was conducted by Contractor of HK/2012/08 during 0800 hours to 1000 hours on 13 April 2016 at the sea outside the concerned location and 3 nos. of dump trucks were deployed for the operation.</p> <p>Protection measure including provision of sandbag bunding along the side of the landing barge was implemented by the Contractor of HK/2012/08.</p> <p>According to the relevant site records provided by RSS, internal transport of soil to the hopper barge for storage via landing barge was conducted by Contractor of HK/2012/08 during 0800 hours to 1000 hours on 13</p>	<p>Interim investigation report was submitted to the EPD on 21 April 2016.</p> <p>EPD advised no further comment on 6 June 2016 on the interim report submitted and case closed.</p>



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					<p>April 2016 at the sea outside the concerned location and 3 nos. of dump trucks were deployed for the operation. Protection measure including provision of sandbag bunding along the side of the landing barge was implemented by the Contractor of HK/2012/08. In addition, amber rainstorm warning signal was hoisted from 0630 hours to 1200 hours on 13 April 2016 and during the above time period, muddy water was observed from the upstream of culvert L outside the HK/2012/08 site.</p> <p>Follow up inspection was conducted on 19 April 2016, protection measures including provision of sandbag bunding along the side of the landing barge was implemented and no mud or soil deposition was observed along the seawall and no discharge point was located within the temporary water channel connecting the Culvert L outfall location to the Victoria Harbour. In addition, piling works was observed at the north side of Zone A1 on 19 April 2016 and construction effluent collection from piling work via sedimentation tank to wastewater treatment facility was implemented and steel barrier was installed around the piling works area to mitigate against potential surface runoff related impact.</p> <p>Nevertheless, in view of the public concern, the Contractor was reminded to maintain adequate perimeter embankment protection along the seawall boundary and maintain proper construction effluent collection system to avoid potential runoff related impact to nearby waters.</p>	
160706	30 June 2016	A public complaint referred by EPD was received by ET on 06 July	Construction area near Royal Hong Kong Yacht Club	Derrick barge moored near Royal Hong Kong Yacht Club emitted dark smoke since mid of June 2016.	A public complaint referred by EPD was received by ET on 06 July 2016 (Case Ref.: H05/RS/0016226-16). The complainant reported that a derrick barge in green colour under Contract HY/2009/15 moored near Royal Hong Kong Yacht Club emitted dark smoke since mid of June 2016.	Interim report was submitted to EPD on 14 July 2016.



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
		2016 (Case Ref.: H05/RS/00016 226-16),			<p>ET confirmed with Resident Site Staff that the concerned green derrick barge was identified as Yue Fat 206 (YF 206) and the concerned green derrick barge was operated within the Ex-PCWA area for excavation works intermittently across the period from 15 June 2016 to 30 June 2016. The concerned green derrick barge YF206 within Ex-PCWA area was no longer deployed under Contract HY/2009/15 after 02 July 2016.</p> <p>Follow-up inspection was conducted on 11 July 2016, the concerned derrick barge YF206 was not deployed at the concerned location and no dark smoke was observed from other derrick barge operating on-site. Nevertheless, in view of the public concern, the Contractor of HY/2009/15 was reminded to conduct regular checking and maintenance of all derrick barges deployed on site to ensure only well maintained equipment is used to avoid potential dark smoke emission affect nearby surroundings.</p>	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
160825	25 May 2016	A public complaint referred by EPD was received by ET on 25 August 2016 (Case Ref.: H08/RS/00012592-16)	East of Temporary Reclamation Zone TS3, Causeway Bay Typhoon Shelter	Muddy water was observed at Causeway Bay Typhoon Shelter	<p>A public complaint referred by EPD was received on 25 August 2016 (Case Ref.: H08/RS/00012592-16). The complainant reported that muddy water was observed at Causeway Bay Typhoon Shelter.</p> <p>ET confirmed with the Resident Site Staff that no marine construction activities were undertaken at the concerned location at East of Temporary Reclamation Zone TS3 within Causeway Bay Typhoon Shelter from 14:00hrs to 17:00hrs on 25 May 2016. Site control measures including the following were implemented by the Contractor of HY/2010/08 around the concerned location. Site control measures including i) Wastewater treatment facilities (AquaSed) were installed at TS3 for treatment of wastewater generated during construction activities. Sampling of effluent from AquaSed was conducted by the Contractor of HY/2010/08 and all results complied with the requirements in the Discharge Licence. Visual inspection and pH measurement of effluent were conducted daily by Environmental Supervisors and all results passed. ii) Brick/ earth/ sandbag bunds were installed alongside the site perimeter of TS3 to prevent muddy runoff into the sea. iii) Piping with idled ends were removed to prevent accidental discharge of untreated wastewater. iv) Diver inspection for silt curtains and/ or impermeable barriers was conducted on an ad-hoc basis. vii) Temporary cut slopes were shotcreted or properly covered with tarpaulin sheets. viii) Regular inspections were conducted by the RSS and Contractor's environmental representatives on regular basis on the conditions of mitigation measures implemented on site.</p> <p>Based on the complainant photo information, the exposed soil slope at Temporary Reclamation Zone TS3 were observed protected by covering and enclosed by double layer of impermeable barrier/ silt curtain and no contaminated discharge was identified. In addition, based on information from Hong Kong Observatory, the tidal condition on 25 May 2016 afternoon was found to</p>	The Interim investigation report was submitted to EPD on 2 September 2016.



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					<p>be ebb-tide while non construction works marine vessel movements around the identified muddy plume within Causeway Bay Typhoon Shelter was observed in the complainant photo information.</p> <p>Based on review on relevant records, no contaminated surface runoff and no contaminated discharge was identified at the concerned location during the environmental site inspection conducted on 25 May 2016. Follow up inspection was conducted on 31 August 2016 and seawall construction and filing works at the Temporary Reclamation Zone TS3 was observed completed. No contaminated discharge and no contaminated surface runoff was found.</p> <p>Nevertheless, the contractor of HY/2010/08 was reminded to maintain appropriate bunding at seawall boundary for protection against potential surface runoff related impact. Also, the Contractor of HY/2010/08 was reminded to maintain proper site drainage for effluent collection and treatment system to ensure the compliance with relevant discharge license.</p>	



***Appendix 10.1***

***Construction Programme of Individual Contracts***



Activity ID	Activity Name	Rem Dur	Start	Finish	Total Float	2016															
						September					October				November						
						21	28	04	11	18	25	02	09	16	23	30	06	13	20		
<b>3MRP - Aug 2016 to Nov 2016</b>						139	20-Jun-15 A	03-Feb-17	500												
<b>02 - PRE-CONSTRUCTION WORKS</b>						139	20-Jun-15 A	03-Feb-17	220												
<b>02.3 - Method Statement / Shop Drawings</b>						76	20-Jun-15 A	03-Nov-16	358												
0230-1380	MS Landscape Deck Structure - Submission	11	20-Jun-15 A	31-Aug-16	261	MS Landscape Deck Structure - Submission															
0230-1390	MS Landscape Deck Structure - ER Review & Comment	28	31-Aug-16	28-Sep-16	261	MS Landscape Deck Structure - ER Review & Comment															
0230-1400	MS Landscape Deck Structure - Resubmission	28	28-Sep-16	26-Oct-16	261	MS Landscape Deck Structure - Resubmission															
0240-1230	HGHK Carpark - Application for BD Consent (BA8)	0	21-Jun-16 A	16-Aug-16 A		HK Carpark - Application for BD Consent (BA8)															
0240-1240	HGHK Carpark - BD Consent Received	0		16-Aug-16 A		HK Carpark - BD Consent Received															
0240-1241	HGHK Carpark - Resubmit ammended Design as Req'd by HGHK to change 900H to 2400H boundary wall at Phase II (by AECOM)	12	25-Aug-16*	05-Sep-16	0	HGHK Carpark - Resubmit ammended Design as Req'd by HGHK to change 900H to 2400H boundary wall at Phase II (by AECOM)															
0240-1250	HGHK Carpark - Commencement Notification to BD (BA10)(A&A Works)	12	17-Aug-16 A	31-Aug-16	36	HGHK Carpark - Commencement Notification to BD (BA10)(A&A Works)															
0240-1270	Landscaping Design - Submission	20	20-Apr-16 A	08-Sep-16	358	Landscaping Design - Submission															
0240-1280	Landscaping Design - ER Review/Resubmission	28	09-Sep-16	06-Oct-16	358	Landscaping Design - ER Review/Resubmission															
0240-1290	Landscaping Design - ER Approval	28	07-Oct-16	03-Nov-16	358	Landscaping Design - ER Approval															
0240-1298	Green Roof Minimum 2 years Establishment - Start	0	14-Sep-16		-6	◆ Green Roof Minimum 2 years Establishment - Start															
0240-2460	MS for for trial erection of green roof - Resubmission	10	04-Apr-16 A	29-Aug-16	-6	MS for for trial erection of green roof - Resubmission															
0240-2470	MS for for trial erection of green roof - No Adverse Comment	15	30-Aug-16	13-Sep-16	-6	MS for for trial erection of green roof - No Adverse Comment															
A2050	MS for Dismantling of LG-A at Pier 44-46 - Submission	0	25-Jul-16 A	29-Jul-16 A		MS for Dismantling of LG-A at Pier 44-46 - Submission															
A2060	MS for Dismantling of LG-A at Pier 44-46 - ER Review / Comment	6	20-Aug-16	25-Aug-16	6	MS for Dismantling of LG-A at Pier 44-46 - ER Review / Comment															
A2070	MS for Dismantling of LG-A at Pier 44-46 - Resubmission	6	26-Aug-16	31-Aug-16	6	MS for Dismantling of LG-A at Pier 44-46 - Resubmission															
A2080	MS for Dismantling of LG-A at Pier 44-46 - No Adverse Comment	6	01-Sep-16	06-Sep-16	6	MS for Dismantling of LG-A at Pier 44-46 - No Adverse Comment															
A2090	MS for Demolition Eastbound Bridge - Submission	6	15-Sep-16*	20-Sep-16	9	MS for Demolition Eastbound Bridge - Submission															
A2100	MS for Demolition Eastbound Bridge - ER Review / Comment	6	21-Sep-16	26-Sep-16	9	MS for Demolition Eastbound Bridge - ER Review / Comment															
A2110	MS for Demolition Eastbound Bridge - Resubmission	6	27-Sep-16	02-Oct-16	9	MS for Demolition Eastbound Bridge - Resubmission															
A2120	MS for Demolition Eastbound Bridge - No Adverse Comment	6	03-Oct-16	08-Oct-16	9	MS for Demolition Eastbound Bridge - No Adverse Comment															
<b>02.5 - Bridge Segment/Beam Off-site Precasting</b>						132	29-Aug-16	03-Feb-17	151												
0250-3940	Bridge F2B - Pier F3B2 Segment - 5 nos. (S2)	16	01-Nov-16	18-Nov-16	21	Bridge F2B - Pier F3B2 Segment - 5 nos. (S2)															
0250-3940.1	Bridge F2B - Pier F3B2 Segment - 5 nos. (Delivery to Site)	5	19-Nov-16	24-Nov-16	104	Bridge F2B - Pier F3B2 Segment - 5 nos. (Delivery to Site)															
0250-4000	Bridge F3B - Pier F5B Segment - 6 nos. (S2)	19	23-Sep-16	17-Oct-16	3	Bridge F3B - Pier F5B Segment - 6 nos. (S2)															
0250-4000.1	Bridge F3B - Pier F5B Segment - 6 nos. (Delivery to Site)	6	18-Oct-16	24-Oct-16	97	Bridge F3B - Pier F5B Segment - 6 nos. (Delivery to Site)															
0250-4020	Bridge F3B - Pier F6B Segment - 13 nos. (S2)	32	25-Oct-16	30-Nov-16	3	Bridge F3B - Pier F6B Segment - 13 nos. (S2)															
0250-4020.1	Bridge F3B - Pier F6B Segment - 13 nos. (Delivery to Site)	10	01-Dec-16	12-Dec-16	45	Bridge F3B - Pier F6B Segment - 13 nos. (Delivery to Site)															
0250-4070	Bridge F1B1 - Abut D12 Segment - 5 nos. (T)	18	29-Aug-16*	19-Sep-16	3	Bridge F1B1 - Abut D12 Segment - 5 nos. (T)															
0250-4070.1	Bridge F1B1 - Abut D12 Segment - 5 nos. (Delivery to Site)	5	27-Jan-17	03-Feb-17	151	Bridge F1B1 - Abut D12 Segment - 5 nos. (Delivery to Site)															
0250-4080	Bridge F1B1 - Pier F1B1 Segment - 13 nos. (T)	32	20-Sep-16	28-Oct-16	3	Bridge F1B1 - Pier F1B1 Segment - 13 nos. (T)															
0250-4080.1	Bridge F1B1 - Pier F1B1 Segment - 13 nos. (Delivery to Site)	10	16-Jan-17	26-Jan-17	142	Bridge F1B1 - Pier F1B1 Segment - 13 nos. (Delivery to Site)															
0250-4090	Bridge F1B1 - Pier F2B1 Segment - 11 nos. (T)	28	29-Oct-16	30-Nov-16	142	Bridge F1B1 - Pier F2B1 Segment - 11 nos. (T)															
0250-4090.1	Bridge F1B1 - Pier F2B1 Segment - 11 nos. (Delivery to Site)	10	04-Jan-17	14-Jan-17	142	Bridge F1B1 - Pier F2B1 Segment - 11 nos. (Delivery to Site)															
<b>05 - SECTION 2 &amp; 2A OF THE WORKS</b>						90	12-May-16 A	06-Dec-16	-210												

- Remaining Level of Effort ◆ ◆ Milestone
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work

**Contract HY/2009/19**  
**Three Months Rolling Programme (20 Aug to 19 Nov 2016)**



Activity ID	Activity Name	Rem Dur	Start	Finish	Total Float	2016															
						September					October				November						
						21	28	04	11	18	25	02	09	16	23	30	06	13	20		
<b>05.1 - Cut &amp; Cover Tunnel Ch 4855-4932 (APS Footprint)</b>						90	12-May-16 A	06-Dec-16	-210												
<b>05.1.6 - EVB Sub-structure &amp; Tunnel</b>						90	12-May-16 A	06-Dec-16	-210												
<b>05.1.6 - EVB Outstanding Works</b>						90	12-May-16 A	06-Dec-16	-211												
0515-3099	Complete EVB Outstanding Works	0		06-Dec-16*	-211																
0710-0900	Water proofing system (external) - Stage 1	5	12-May-16 A	25-Aug-16	-211	Water proofing system (external) - Stage 1															
0710-1000	Backfill (N46-64/S48-67) for East Vent Bldg - Stage 1	35	27-Jun-16 A	30-Sep-16	-211	Backfill (N46-64/S48-67) for East Vent Bldg - Stage 1															
A1960	Reinstate the temporary opening	35	20-Aug-16	30-Sep-16	-156	Reinstate the temporary opening															
A1961	Water proofing system (external) - Stage 2	7	03-Oct-16	11-Oct-16	-211	Water proofing system (external) - Stage 2															
A1962	Backfill (N46-64/S48-67) for East Vent Bldg - Stage 2	43	12-Oct-16	30-Nov-16	-211																
A1963	Concrete paving / Finishing surface	5	01-Dec-16	06-Dec-16	-211																
A1980	Remove of temporary sheet pile cover	30	26-Aug-16	30-Sep-16	-156	Remove of temporary sheet pile cover															
A1990	Water proofing system (internal)	35	05-Aug-16 A	30-Sep-16	-156	Water proofing system (internal)															
<b>05.1.7 - EVB &amp; Tunnel Remedial Works</b>						35	05-Aug-16 A	30-Sep-16	-155												
A2030	Tunnel - Pump Sump E > Rectification of Reserve Pipe & Gen Cleaning Works	10	20-Aug-16	31-Aug-16	-131	Tunnel - Pump Sump E > Rectification of Reserve Pipe & Gen Cleaning Works															
A2040	Tunnel - OHVD ( Eastern Side ) > Rectification of Water Seepage	23	20-Aug-16	15-Sep-16	-156	Tunnel - OHVD ( Eastern Side ) > Rectification of Water Seepage															
A2250	Tunnel - OHVD ( Western Side ) > Rectification of Structural Concrete Defect	15	31-Aug-16	17-Sep-16	-144	Tunnel - OHVD ( Western Side ) > Rectification of Structural Concrete Defect															
A2260	Tunnel - OHVD ( Western Side ) > Rectification of Water Seepage	12	17-Sep-16	30-Sep-16	-156	Tunnel - OHVD ( Western Side ) > Rectification of Water Seepage															
A2270	Tunnel - APS > Rectification of Structural Concrete Defect & Gen Cleaning Works	14	31-Aug-16	15-Sep-16	-144	Tunnel - APS > Rectification of Structural Concrete Defect & Gen Cleaning Works															
A2280	EVB - Rectification of Structural Defects at Stairs 03	10	05-Aug-16 A	31-Aug-16	-156	EVB - Rectification of Structural Defects at Stairs 03															
A2290	EVB - Rectification of Structural Defects at Stairs 01	9	01-Sep-16	10-Sep-16	-156	EVB - Rectification of Structural Defects at Stairs 01															
A2300	EVB - Rectification of Structural Defects at Stairs 02	16	12-Sep-16	30-Sep-16	-156	EVB - Rectification of Structural Defects at Stairs 02															
A2310	EVB - (Western Side) > Rectification of Structural Concrete Defect & Gen Cleaning Works	10	20-Aug-16	31-Aug-16	-156	EVB - (Western Side) > Rectification of Structural Concrete Defect & Gen Cleaning Works															
A2320	EVB - (Eastern Side) > Rectification of Structural Concrete Defect & Gen Cleaning Works	25	01-Sep-16	30-Sep-16	-156	EVB - (Eastern Side) > Rectification of Structural Concrete Defect & Gen Cleaning Works															
A2330	EVB - Rectification of Defects to Water Tanks	10	20-Aug-16	31-Aug-16	-131	EVB - Rectification of Defects to Water Tanks															
<b>09 - SECTION 6 OF THE WORKS</b>						50	07-Sep-16	08-Nov-16	42												
<b>09.1 - Carparks for Harbour Grand Hong Kong</b>						50	07-Sep-16	08-Nov-16	42												
0910-1003	HGHK Carpark Work Commenced	0		07-Sep-16	28	◆ HGHK Carpark Work Commenced															
0910-1007	Demo > Gen Clearance, Plant/Tile/Slab Removal (Part 1)	7	08-Sep-16	15-Sep-16	28	Demo > Gen Clearance, Plant/Tile/Slab Removal (Part 1)															
0910-1007.1	Drainage Construction	10	17-Sep-16	28-Sep-16	42	Drainage Construction															
0910-1007.2	E&M Manhole Const. and Waterpipe Installations	5	29-Sep-16	05-Oct-16	42	E&M Manhole Const. and Waterpipe Installations															
0910-1007.3	3000H Feature Wall (RC)	10	06-Oct-16	18-Oct-16	42	3000H Feature Wall (RC)															
0910-1007.4	900H Boundary Wall (RC)	8	06-Oct-16	15-Oct-16	42	900H Boundary Wall (RC)															
0910-1007.5	Planter Box (RC)	10	06-Oct-16	18-Oct-16	42	Planter Box (RC)															
0910-1010	Carpark Base Slab Works (Partial - Portion IVB)	18	19-Oct-16	08-Nov-16	42	Carpark Base Slab Works															
0910-1050	Demo > Gen Clearance, Plant/Tile/Slab Removal (Part II)	9	03-Oct-16	13-Oct-16	28	Demo > Gen Clearance, Plant/Tile/Slab Removal (Part II)															
<b>10 - SECTION X OF THE WORKS</b>						78	20-Jun-16 A	22-Nov-16	561												
<b>10.2 - WB Bridges (Bridge C and F)</b>						71	20-Jun-16 A	14-Nov-16	311												
<b>10.2.1 - Tie Beam &amp; Pile Caps Extension</b>						40	08-Jul-16 A	07-Oct-16	292												
1021-2300	Pier 26 > Pile Cap Ext. - Excavation & ELS Works	0	08-Aug-16 A	17-Aug-16 A		Pier 26 > Pile Cap Ext. - Excavation & ELS Works															

- █ Remaining Level of Effort ◆ ◆ Milestone
- █ Actual Level of Effort
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work

**Contract HY/2009/19**  
**Three Months Rolling Programme (20 Aug to 19 Nov 2016)**

Activity ID	Activity Name	Rem Dur	Start	Finish	Total Float	2016											
						September					October				November		
						21	28	04	11	18	25	02	09	16	23	30	06
1021-2320	Pier 26 > Pile Cap Ext. - Post Drilling & Rebar Fixing Works	11	18-Aug-16 A	01-Sep-16	14	Pier 26 > Pile Cap Ext. - Post Drilling & Rebar Fixing Works											
1021-2330	Pier 26 > Pile Cap Ext. - Formworks & Concreting Works	6	02-Sep-16	08-Sep-16	14	Pier 26 > Pile Cap Ext. - Formworks & Concreting Works											
1021-2340	Pier 26 > Pile Cap Ext. - Remove Fwk & Backfilling	4	09-Sep-16	13-Sep-16	14	Pier 26 > Pile Cap Ext. - Remove Fwk & Backfilling											
1021-2360	Pier 26 > Tie Beam. - Post Drilling & Rebar Fixing Works	0	16-Jul-16 A	30-Jul-16 A		Pier 26 > Tie Beam. - Post Drilling & Rebar Fixing Works											
1021-2370	Pier 26 > Tie Beam. - Formworks & Concreting Works	0	28-Jul-16 A	10-Aug-16 A		Pier 26 > Tie Beam. - Formworks & Concreting Works											
1021-2380	Pier 26 > Tie Beam. - Remove Fwk & Backfilling	7	11-Aug-16 A	27-Aug-16	14	Pier 26 > Tie Beam. - Remove Fwk & Backfilling											
1021-2420	Pier 27 > Tie Beam. - Remove Fwk & Backfilling	0	21-Jul-16 A	12-Aug-16 A		Pier 27 > Tie Beam. - Remove Fwk & Backfilling											
1021-2430	Pier 28 > Tie Beam - Excavation & ELS Works	0	08-Jul-16 A	21-Jul-16 A		Pier 28 > Tie Beam - Excavation & ELS Works											
1021-2440	Pier 28 > Tie Beam. - Post Drilling & Rebar Fixing Works	0	22-Jul-16 A	15-Aug-16 A		Pier 28 > Tie Beam. - Post Drilling & Rebar Fixing Works											
1021-2450	Pier 28 > Tie Beam. - Formworks & Concreting Works	0	12-Aug-16 A	15-Aug-16 A		Pier 28 > Tie Beam. - Formworks & Concreting Works											
1021-2460	Pier 28 > Tie Beam. - Remove Fwk & Backfilling	4	20-Aug-16	24-Aug-16	141	Pier 28 > Tie Beam. - Remove Fwk & Backfilling											
A1920	Pier 28 > Tie Beam - Excavation & ELS Works	0	05-Aug-16 A	09-Aug-16 A		Pier 28 > Tie Beam - Excavation & ELS Works											
A1930	Pier 23 > Tie Beam. - Post Drilling & Rebar Fixing Works	7	10-Aug-16 A	27-Aug-16	301	Pier 23 > Tie Beam. - Post Drilling & Rebar Fixing Works											
A1940	Pier 23 > Tie Beam. - Formworks & Concreting Works	4	29-Aug-16	01-Sep-16	301	Pier 23 > Tie Beam. - Formworks & Concreting Works											
A1950	Pier 23 > Tie Beam. - Remove Fwk & Backfilling	4	22-Sep-16	26-Sep-16	301	Pier 23 > Tie Beam. - Remove Fwk & Backfilling											
A2130	Pier 25 > Tie Beam - Excavation & ELS Works	5	13-Sep-16	19-Sep-16	18	Pier 25 > Tie Beam - Excavation & ELS Works											
A2140	Pier 25 > Tie Beam. - Post Drilling & Rebar Fixing Works	7	20-Sep-16	27-Sep-16	18	Pier 25 > Tie Beam. - Post Drilling & Rebar Fixing Works											
A2150	Pier 25 > Tie Beam. - Formworks & Concreting Works	4	28-Sep-16	03-Oct-16	18	Pier 25 > Tie Beam. - Formworks & Concreting Works											
A2160	Pier 25 > Tie Beam. - Remove Fwk & Backfilling	4	04-Oct-16	07-Oct-16	18	Pier 25 > Tie Beam. - Remove Fwk & Backfilling											
A2170	Pier 22 > Tie Beam - Excavation & ELS Works	5	02-Sep-16	07-Sep-16	301	Pier 22 > Tie Beam - Excavation & ELS Works											
A2180	Pier 22 > Tie Beam. - Post Drilling & Rebar Fixing Works	7	08-Sep-16	15-Sep-16	301	Pier 22 > Tie Beam. - Post Drilling & Rebar Fixing Works											
A2190	Pier 22 > Tie Beam. - Formworks & Concreting Works	4	17-Sep-16	21-Sep-16	301	Pier 22 > Tie Beam. - Formworks & Concreting Works											
A2200	Pier 22 > Tie Beam. - Remove Fwk & Backfilling	4	22-Sep-16	26-Sep-16	301	Pier 22 > Tie Beam. - Remove Fwk & Backfilling											
A2210	Pier 24 > Tie Beam - Excavation & ELS Works	5	17-Aug-16 A	25-Aug-16	18	Pier 24 > Tie Beam - Excavation & ELS Works											
A2220	Pier 24 > Tie Beam. - Post Drilling & Rebar Fixing Works	7	26-Aug-16	02-Sep-16	18	Pier 24 > Tie Beam. - Post Drilling & Rebar Fixing Works											
A2230	Pier 24 > Tie Beam. - Formworks & Concreting Works	4	03-Sep-16	07-Sep-16	18	Pier 24 > Tie Beam. - Formworks & Concreting Works											
A2240	Pier 24 > Tie Beam. - Remove Fwk & Backfilling	4	08-Sep-16	12-Sep-16	18	Pier 24 > Tie Beam. - Remove Fwk & Backfilling											
<b>10.2.3 - Bridge Construction</b>		<b>71</b>	<b>20-Jun-16 A</b>	<b>14-Nov-16</b>	<b>311</b>												
<b>Bridge C1</b>		<b>55</b>	<b>20-Jun-16 A</b>	<b>26-Oct-16</b>	<b>32</b>												
1022-1003.3	Bridge C1 - Construct South Parapet Pier 17-21 W/B - Rebar & Cast-in Fixing	9	27-Jul-16 A	30-Aug-16	-4	Bridge C1 - Construct South Parapet Pier 17-21 W/B - Rebar & Cast-in Fixing											
1022-1003.4	Bridge C1 - Construct South Parapet Pier 17-21 W/B - Shutter Installation	9	23-Aug-16	01-Sep-16	-4	Bridge C1 - Construct South Parapet Pier 17-21 W/B - Shutter Installation											
1022-1003.5	Bridge C1 - Construct South Parapet Pier 17-21 W/B - Concreting	8	26-Aug-16	03-Sep-16	-4	Bridge C1 - Construct South Parapet Pier 17-21 W/B - Concreting											
1022-1004	Bridge C1 - Construct Int. Single Noise Encl. (South) Pier 17-22 Stage 0 - Base Plate & Main Post	8	05-Sep-16	13-Sep-16	-4	Bridge C1 - Construct Int. Single Noise Encl. (South) Pier 17-22 Stage 0 - Base Plate & Main Post											
1022-1004.2	Bridge C1 - Construct Int. Single Noise Encl. (South) Pier 17-22 Stage 0 - Secondary Frames & Panels (Vertical)	14	14-Sep-16	30-Sep-16	-4	Bridge C1 - Construct Int. Single Noise Encl. (South) Pier 17-22 Stage 0 - Secondary Frames & Panels (Vertical)											
1022-2754	Bridge C1 - Construction (Pier 21- 22)-Part 1 > Construct Parapet ( North & South)	0	20-Jun-16 A	15-Aug-16 A		Bridge C1 - Construction (Pier 21- 22)-Part 1 > Construct Parapet ( North & South)											
1022-2755	Bridge C1 - Construction (Pier 21-22) > Install Street Furniture/GullyEtc.	14	21-Jun-16 A	05-Sep-16	17	Bridge C1 - Construction (Pier 21-22) > Install Street Furniture/GullyEtc.											
1022-2756	Bridge C1 - Construction (Pier 21-22) > Install MJ at Pier 22	14	20-Aug-16	05-Sep-16	17	Bridge C1 - Construction (Pier 21-22) > Install MJ at Pier 22											
1022-3100	Bridge C1 - Construct North Parapet Pier 19-20 W/B	14	11-Oct-16	26-Oct-16	32	Bridge C1 - Construct North Parapet Pier 19-20 W/B											

Remaining Level of Effort ◆ ◆ Milestone  
 Actual Level of Effort  
 Actual Work  
 Remaining Work  
 Critical Remaining Work

**Contract HY/2009/19**  
**Three Months Rolling Programme (20 Aug to 19 Nov 2016)**

Activity ID	Activity Name	Rem Dur	Start	Finish	Total Float	2016												
						September					October				November			
						21	28	04	11	18	25	02	09	16	23	30	06	13
A2400	Pier 17 - MJ	6	05-Sep-16	10-Sep-16	-3													
A2410	Pier 18 - MJ	6	05-Sep-16	10-Sep-16	-3													
A2420	Pier 19 - MJ	6	12-Sep-16	19-Sep-16	-3													
A2430	Pier 20 - MJ	6	20-Sep-16	26-Sep-16	-3													
A2440	Pier 21 - MJ (remaining small part at wing extension)	3	27-Sep-16	29-Sep-16	-3													
<b>Bridge C2</b>		<b>71</b>	<b>28-Jun-16 A</b>	<b>14-Nov-16</b>	<b>311</b>													
1022-2830	Dismantle LG2	0	28-Jun-16 A	29-Jul-16 A														
1022-3040	Bridge C2 - Construct North Parapet - Precast Skin Wall Installation	0	09-Aug-16 A	19-Aug-16 A														
1022-3040.2	Bridge C2 - Construct North Parapet - Rebar & Cast-in Fixing	6	20-Aug-16	26-Aug-16	-5													
1022-3040.4	Bridge C2 - Construct North Parapet - Shutter Installation	5	24-Aug-16	29-Aug-16	-5													
1022-3040.6	Bridge C2 - Construct North Parapet - Concreting	6	30-Aug-16	05-Sep-16	-5													
1022-3180	Bridge C2 - Construct South Parapet - Precast Skin Wall Installation	0	12-Aug-16 A	17-Aug-16 A														
1022-3180.2	Bridge C2 - Construct South Parapet - Rebar & Cast-in Fixing	6	18-Aug-16 A	26-Aug-16	-4													
1022-3180.4	Bridge C2 - Construct South Parapet - Shutter Installation	5	20-Aug-16	25-Aug-16	-4													
1022-3180.6	Bridge C2 - Construct South Parapet - Concreting	6	26-Aug-16	01-Sep-16	-4													
1022-4120	Bridge C2 - Construct Int. Single Noise Encl. Bridge C2 - Excl. Pier 25-22 - Base Plate & Main Post	8	06-Sep-16	14-Sep-16	-5													
1022-4120.1	Bridge C2 - Construct Int. Single Noise Encl. Bridge C2 - Excl. Pier 25-22 - Main Frames	8	15-Sep-16	24-Sep-16	-5													
1022-4120.2	Bridge C2 - Construct Int. Single Noise Encl. Bridge C2 - Excl. Pier 25-22 - Secondary Frames & Panels(50%)	14	20-Sep-16	06-Oct-16	-5													
1022-4120.3	Bridge C2 - Construct Int. Single Noise Encl. Bridge C2 - Excl. Pier 25-22 - Complete Panel Installation	30	11-Oct-16	14-Nov-16	311													
1022-4140	Bridge C2 + C1 Deck Road Waterproofing, Surfacing & Marking	3	04-Oct-16	06-Oct-16	-5													
A2390	Pier 25 - MJ	14	02-Sep-16	19-Sep-16	6													
<b>Bridge C3</b>		<b>37</b>	<b>25-Jul-16 A</b>	<b>04-Oct-16</b>	<b>-4</b>													
1022-4110	Bridge C3 - Construct Int. Single Noise Encl. Bridge C3 - Base Plate & Main Post - Part 1	0	25-Jul-16 A	19-Aug-16 A														
1022-4110.1	Bridge C3 - Construct Int. Single Noise Encl. Bridge C3 - Main Frames - Part 1	10	20-Aug-16	31-Aug-16	7													
1022-4110.2	Bridge C3 - Construct Int. Single Noise Encl. Bridge C3 - Secondary Frames & Panels - Part 1	10	01-Sep-16	12-Sep-16	7													
1022-4110.3	Bridge C3 - Precast Skin Wall Installation at Temporay access/Opening	2	31-Aug-16	01-Sep-16	-4													
1022-4110.4	Bridge C3 - Construct Parapet at Temporay access/Opening	5	02-Sep-16	07-Sep-16	-4													
1022-4110.5	Bridge C3 - Construct Int. Single Noise Encl. Bridge C3 - Base Plate & Main Post - Part 2	5	08-Sep-16	13-Sep-16	-4													
1022-4110.6	Bridge C3 - Construct Int. Single Noise Encl. Bridge C3 - Main Frames - Part 2	7	14-Sep-16	22-Sep-16	-4													
1022-4110.7	Bridge C3 - Construct Int. Single Noise Encl. Bridge C3 - Secondary Frames & Panels - Part 2	7	19-Sep-16	26-Sep-16	-4													
1022-4111	Bridge C3 - Deck Road Waterproofing, Surfacing & Marking	6	27-Sep-16	04-Oct-16	-4													
A2380	Pier 28 - MJ	14	20-Aug-16	05-Sep-16	13													
<b>Bridge C4</b>		<b>37</b>	<b>01-Jul-16 A</b>	<b>04-Oct-16</b>	<b>-4</b>													
1022-1558.1	Bridge C4 - Construct Int. Single Noise Encl. Bridge C4 - Main Frames	0	01-Jul-16 A	25-Jul-16 A														
1022-1558.2	Bridge C4 - Construct Int. Single Noise Encl. Bridge C4 - Secondary Frames & Panels	2	05-Jul-16 A	22-Aug-16	2													
1022-1564	Bridge C4 - Deck Road Waterproofing, Surfacing & Marking	6	27-Sep-16	04-Oct-16	-4													
A2370	Pier 32 - MJ	1	29-Jul-16 A	20-Aug-16	26													
<b>Bridge C5</b>		<b>38</b>	<b>30-Jun-16 A</b>	<b>05-Oct-16</b>	<b>-4</b>													

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work

**Contract HY/2009/19**  
**Three Months Rolling Programme (20 Aug to 19 Nov 2016)**

Activity ID	Activity Name	Rem Dur	Start	Finish	Total Float	2016											
						September					October				November		
						21	28	04	11	18	25	02	09	16	23	30	06
1022-3953.1	Bridge C5 - Construct Int. Single Noise Encl. Bridge C5 - Main Frames	3	30-Jun-16 A	23-Aug-16	-14	Bridge C5 - Construct Int. Single Noise Encl. Bridge C5 - Main Frames											
1022-3953.2	Bridge C5 - Construct Int. Single Noise Encl. Bridge C5 - Secondary Frames & Panels	14	05-Aug-16 A	05-Sep-16	-14	Bridge C5 - Construct Int. Single Noise Encl. Bridge C5 - Secondary Frames & Panels											
1022-3954	Bridge C5 - Deck Road Waterproofing, Surfacing & Marking	7	27-Sep-16	05-Oct-16	-4	Bridge C5 - Deck Road Waterproofing, Surfacing & Marking											
<b>Bridge F1C</b>		<b>38</b>	<b>12-Aug-16 A</b>	<b>05-Oct-16</b>	<b>-4</b>												
1022.1-4247	Bridge F1C - Construct Int. Double Noise Encl. Bridge F1C - Base Plate & Main Post	12	12-Aug-16 A	02-Sep-16	2	Bridge F1C - Construct Int. Double Noise Encl. Bridge F1C - Base Plate & Main Post											
1022.1-4248	Bridge F1C - Construct Int. Double Noise Encl. Bridge F1C - Main Frames	14	27-Aug-16	12-Sep-16	2	Bridge F1C - Construct Int. Double Noise Encl. Bridge F1C - Main Frames											
1022.1-4249	Bridge F1C - Construct Int. Double Noise Encl. Bridge F1C - Secondary Frames & Panels	14	02-Sep-16	19-Sep-16	2	Bridge F1C - Construct Int. Double Noise Encl. Bridge F1C - Secondary Frames & Panels											
1022.1-4251	Bridge F1C - Bridge F1C Deck Road Waterproofing, Surfacing & Marking	7	27-Sep-16	05-Oct-16	-4	Bridge F1C - Bridge F1C Deck Road Waterproofing, Surfacing & Marking											
<b>Bridge F2C</b>		<b>38</b>	<b>16-Aug-16 A</b>	<b>05-Oct-16</b>	<b>-4</b>												
1022.1-4363.1	Bridge F2C - Construct Int. Double Noise Encl. (54m) - Base Plate & Main Post	9	29-Aug-16	07-Sep-16	-4	Bridge F2C - Construct Int. Double Noise Encl. (54m) - Base Plate & Main Post											
1022.1-4363.2	Bridge F2C - Construct Int. Double Noise Encl. (54m) - Main Frames	10	05-Sep-16	15-Sep-16	-4	Bridge F2C - Construct Int. Double Noise Encl. (54m) - Main Frames											
1022.1-4363.3	Bridge F2C - Construct Int. Double Noise Encl. (54m) - Secondary Frames & Panels	12	12-Sep-16	26-Sep-16	-4	Bridge F2C - Construct Int. Double Noise Encl. (54m) - Secondary Frames & Panels											
1022.1-4369	Bridge F2C - Deck Road Waterproofing, Surfacing & Marking	7	27-Sep-16	05-Oct-16	-4	Bridge F2C - Deck Road Waterproofing, Surfacing & Marking											
A2360	Pier 38 - MJ	11	16-Aug-16 A	01-Sep-16	16	Pier 38 - MJ											
<b>Bridge F3C</b>		<b>70</b>	<b>22-Aug-16</b>	<b>14-Nov-16</b>	<b>311</b>												
1022.1-4525	Bridge F3C - Construct South Parapet (83m)	13	22-Aug-16	05-Sep-16	-6	Bridge F3C - Construct South Parapet (83m)											
1022.1-4530	Bridge F3C - Construct Int. Double Noise Encl. Bridge F3C (83m) - Stage 1(Install 50% Panel)	24	06-Sep-16	05-Oct-16	-6	Bridge F3C - Construct Int. Double Noise Encl. Bridge F3C (83m) - Stage 1											
1022.1-4531	Bridge F3C - Construct Int. Double Noise Encl. Bridge F3C (83m) - Stage 2(Complete Panel)	30	11-Oct-16	14-Nov-16	311	Bridge F3C - Construct Int. Double Noise Encl. Bridge F3C (83m) - Stage 2											
1022.1-4535	Bridge F3C - Deck Road Waterproofing, Surfacing & Marking	3	06-Oct-16	08-Oct-16	-6	Bridge F3C - Deck Road Waterproofing, Surfacing & Marking											
A2350	Pier 40 - MJ	14	06-Sep-16	22-Sep-16	4	Pier 40 - MJ											
<b>Bridge F5</b>		<b>41</b>	<b>18-Aug-16 A</b>	<b>08-Oct-16</b>	<b>-6</b>												
1022.1-5006	Planking at Bridge F5	1	18-Aug-16 A	20-Aug-16	-6	Planking at Bridge F5											
1022.1-5007	Diaphragm Wall construction at Bridge F Deck	13	19-Aug-16 A	03-Sep-16	-4	Diaphragm Wall construction at Bridge F Deck											
1022.1-5008	Drainage Catchpit construction at Bridge F5	10	25-Aug-16	05-Sep-16	6	Drainage Catchpit construction at Bridge F5											
1022.1-5009	Launch LG-A to Pier 44-46	3	22-Aug-16	24-Aug-16	-6	Launch LG-A to Pier 44-46											
1022.1-5010	Dismantle LG1	22	25-Aug-16	20-Sep-16	-6	Dismantle LG1											
1022.1-5015	Bridge F5 - W/B Construct R.C. Deck	11	25-Aug-16	06-Sep-16	-6	Bridge F5 - W/B Construct R.C. Deck											
1022.1-5016	Construct Side/Wing Slab on hanging platform	11	07-Sep-16	20-Sep-16	-6	Construct Side/Wing Slab on hanging platform											
1022.1-5020	Bridge F5 - W/B Construct Parapet (landside) (24/6m, 2 set @ 3d)	7	21-Sep-16	28-Sep-16	-6	Bridge F5 - W/B Construct Parapet (landside) (24/6m, 2 set @ 3d)											
1022.1-5021	Pier 43 & 44 MJ	5	29-Sep-16	05-Oct-16	-6	Pier 43 & 44 MJ											
1022.1-5025	Bridge F5 - W/B Road Surfacing & Marking	3	06-Oct-16	08-Oct-16	-6	Bridge F5 - W/B Road Surfacing & Marking											
<b>All W/B Bridges (Common)</b>		<b>36</b>	<b>01-Jul-16 A</b>	<b>03-Oct-16</b>	<b>2</b>												
A2445	Delivery of L3 Railings	6	29-Aug-16*	03-Sep-16	1	Delivery of L3 Railings											
A2450	Installation of L3 Railings (Bridge C4 - C5)	14	05-Sep-16	21-Sep-16	1	Installation of L3 Railings (Bridge C4 - C5)											
A2460	Installation of L3 Railings (Bridge F1C - F5)	23	05-Sep-16	03-Oct-16	2	Installation of L3 Railings (Bridge F1C - F5)											
A2470	Installation of L3 Railings (Bridge C3 - C1)	14	12-Sep-16	28-Sep-16	2	Installation of L3 Railings (Bridge C3 - C1)											
A2490	Installation of Watermains and Fire Hydrant at WB Bridge	23	01-Jul-16 A	15-Sep-16	6	Installation of Watermains and Fire Hydrant at WB Bridge											
A2500	Testing of Watermains and Fire Hydrant at WB Bridge	6	17-Sep-16	23-Sep-16	6	Testing of Watermains and Fire Hydrant at WB Bridge											
A2510	Lighting Installation (Bridge C4 - C5)	8	08-Sep-16	17-Sep-16	1	Lighting Installation (Bridge C4 - C5)											

- Remaining Level of Effort ◆ ◆ Milestone
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work

**Contract HY/2009/19**  
**Three Months Rolling Programme (20 Aug to 19 Nov 2016)**

Activity ID	Activity Name	Rem Dur	Start	Finish	Total Float	2016																	
						September					October				November								
						21	28	04	11	18	25	02	09	16	23	30	06	13	20				
A2520	Lighting Installation (Bridge F1C - F5)	10	19-Sep-16	29-Sep-16	1																		Lighting Installation (Bridge F1C - F5)
A2530	Instalation of L3 Railings (Bridge C3 - C1)	10	14-Sep-16	26-Sep-16	4																		Instalation of L3 Railings (Bridge C3 - C1)
A2540	Reinstatement of Temporary Opening	30	01-Jul-16 A	24-Sep-16	2																		Reinstatement of Temporary Opening
A2550	Drainage Gully Installation	26	01-Jul-16 A	20-Sep-16	1																		Drainage Gully Installation
<b>10.4 - Bridge Deck Demolition</b>		<b>29</b>	<b>08-Oct-16</b>	<b>12-Nov-16</b>	<b>7</b>																		
<b>10.4.1 - Existing W/B Bridge</b>		<b>0</b>	<b>08-Oct-16</b>	<b>08-Oct-16</b>	<b>-6</b>																		
<b>10.4.1.2 - Demolition Works</b>		<b>0</b>	<b>08-Oct-16</b>	<b>08-Oct-16</b>	<b>-6</b>																		
10410-2580	Complete TTA for W/B Bridge Demolition & Re-Construction	0		08-Oct-16	-6	◆ Complete TTA for W/B Bridge Demolition & Re-Construction																	
<b>10.4.3 - Existing E/B Bridge</b>		<b>29</b>	<b>11-Oct-16</b>	<b>12-Nov-16</b>	<b>7</b>																		
10412-1280	Aspahit Removal/Scraping of Aspahalt at E/B Bridge > P44-P35	12	11-Oct-16	24-Oct-16	1																		Aspahit Removal/Scraping of Aspahalt at E/B Bridge
10412-1285	Demolish 4 Beams at Pier 40 to Pier 44 for wing Extension (4 span @ 1 beam) By Crane	12	11-Oct-16	24-Oct-16	-6																		Demolish 4 Beams at Pier 40 to Pier 44 for wing Extension
10412-1290	Demolish 5 Beams at Pier Abut D12 to Pier 40 for wing Extension (5 span @ 1 beam) By Crane	12	25-Oct-16	07-Nov-16	12																		Demolish 5 Beams at Pier Abut D12 to Pier 40
10412-1300	Lift-up, Fix on Ex. WB Bridge & Launch LG2 to Pier 43-45	7	25-Oct-16	01-Nov-16	-6																		Lift-up, Fix on Ex. WB Bridge & Launch LG2
10412-1320	Demolish Temp. E/B Bridge - Deck > Pier 43 to 44 (6 beams)	5	02-Nov-16	07-Nov-16	-6																		Demolish Temp. E/B Bridge - Deck > Pier 43 to 44
10412-1340	Demolish Temp. E/B Bridge - Deck > Pier 42 to 43 (6 beams)	5	08-Nov-16	12-Nov-16	-6																		Demolish Temp. E/B Bridge - Deck > Pier 42 to 43
10412-2060	Remove Asphalt, Demo Parapet & Prepare for Demolition	9	11-Oct-16	20-Oct-16	-6																		Remove Asphalt, Demo Parapet & Prepare for Demolition
10412-2070	Demolish Temp. E/B Bridge - Deck > Pier 27 to 28 (6 beams)	5	21-Oct-16	26-Oct-16	-6																		Demolish Temp. E/B Bridge - Deck > Pier 27 to 28
10412-2080	Demolish Temp. E/B Bridge - Deck > Pier 26 to 27 (6 beams)	5	27-Oct-16	01-Nov-16	-6																		Demolish Temp. E/B Bridge - Deck > Pier 26 to 27
10412-2100	Demolish Temp. E/B Bridge - Crosshead & Pier > 27	9	02-Nov-16	11-Nov-16	-6																		Demolish Temp. E/B Bridge - Crosshead & Pier > 27
10412-2120	Demolish Temp. E/B Bridge - Deck > Pier 25 to 26 (6 beams)	5	07-Nov-16	11-Nov-16	-6																		Demolish Temp. E/B Bridge - Deck > Pier 25 to 26
<b>10.6 - Tunnel Approach Ramp</b>		<b>78</b>	<b>08-Jul-16 A</b>	<b>22-Nov-16</b>	<b>57</b>																		
<b>10.6.1 - Approach Ramp (Excluding Portion IIB)</b>		<b>78</b>	<b>08-Jul-16 A</b>	<b>22-Nov-16</b>	<b>57</b>																		
<b>Excavation &amp; ELS Works</b>		<b>78</b>	<b>08-Jul-16 A</b>	<b>22-Nov-16</b>	<b>57</b>																		
1061-4900.8	Predrilling Works (WF4>B1:46m@1.22m/d)	46	08-Jul-16 A	15-Oct-16	2																		Predrilling Works (WF4>B1:46m@1.22m/d)
1061-4900.9	Sheet Piling Works (WF1>B2:25m@1.5m/d)	0	19-Jul-16 A	08-Aug-16 A																			Sheet Piling Works (WF1>B2:25m@1.5m/d)
1061-4901.1	Sheet Piling Works (WF2>B1:46m@1.5m/d)	20	29-Sep-16	24-Oct-16	2																		Sheet Piling Works (WF2>B1:46m@1.5m/d)
1061-4901.2	Sheet Piling Works (WF1>B3:19m@1.5m/d)	24	12-Jul-16 A	17-Sep-16	31																		Sheet Piling Works (WF1>B3:19m@1.5m/d)
1061-4910	Advance Sheet Piling Works + Pre-drilling in Phase 2 - Cul de sac Area (30m)	14	19-Sep-16	05-Oct-16	97																		Advance Sheet Piling Works + Pre-drilling in Phase 2 - Cul de sac Area (30m)
1061-4940	Instrumentation > Inclonometer (2Nos)	14	24-Aug-16	08-Sep-16	4																		Instrumentation > Inclonometer (2Nos)
1061-4960	Instrumentation > Settlement Marker (14Nos)	3	09-Sep-16	12-Sep-16	27																		Instrumentation > Settlement Marker (14Nos)
1061-4980	Instrumentation > Tiltmeter (14Nos)	3	09-Sep-16	12-Sep-16	27																		Instrumentation > Tiltmeter (14Nos)
1061-5000	Instrumentation > Movement Marker (14Nos)	3	09-Sep-16	12-Sep-16	27																		Instrumentation > Movement Marker (14Nos)
1061-5020	Instrumentation > Pizometer/Standpipe (4Nos)	14	09-Sep-16	26-Sep-16	27																		Instrumentation > Pizometer/Standpipe (4Nos)
1061-5040	Dewatering System > Recharge Well (8Nos)	10	23-Sep-16	05-Oct-16	4																		Dewatering System > Recharge Well (8Nos)
1061-5060	Dewatering System > Dewatering Well (14Nos)	14	29-Sep-16	17-Oct-16	4																		Dewatering System > Dewatering Well (14Nos)
1061-5080	Dewatering System > Observation Well (10Nos)	11	08-Oct-16	21-Oct-16	4																		Dewatering System > Observation Well (10Nos)
1061-5100	Pumping Test	9	25-Oct-16	03-Nov-16	2																		Pumping Test
1061-5120	Complete Pump Test	0		03-Nov-16	2																		◆ Complete Pump Test
1061-5140	Ch 5285 - 5331 > Excav from Ex. Lvl down to 2.5mPD (Ch 5285 - 5331 w/ open cut)	30	15-Aug-16 A	24-Sep-16	10																		Ch 5285 - 5331 > Excav from Ex. Lvl down to 2.5mPD (Ch 5285 - 5331 w/ open cut)

Remaining Level of Effort ◆ ◆ Milestone  
 Actual Level of Effort  
 Actual Work  
 Remaining Work  
 Critical Remaining Work

**Contract HY/2009/19**  
**Three Months Rolling Programme (20 Aug to 19 Nov 2016)**



MU71		CWB - MU71 Programme Layout_1										01-Sep-16 13:40								
Activity ID	Activity Name	Physical % Complete	Original Duration	Start	Finish	Total Float	2016												2017	
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
<b>HY/2009/15 - Works Programme Update 20 August 2016</b>																				
<b>Stage and Section Completion</b>																				
KD_5745	KD10 - Completion of Section 5, (1863d)	100%	0d		25-Mar-16 A												◆ KD10 - Completion of Section 5, (1863d)			
KD_5750	KD11 - Completion of Section 6, (1949d)	0%	0d		30-Sep-16*	-245d											◆ KD11 - Completion of Section 6, (1949d)			
KD_5740	KD9 - Completion of Section 4, (1739d)	0%	0d		30-Sep-16*	-455d											◆ KD9 - Completion of Section 4, (1739d)			
<b>TPCWAW</b>																				
<b>TPCWAW ELS Works - East Section</b>																				
S5_61070	Demolition of bulkhead wall TPCWAE/TPCWAW	100%	34d	06-Dec-15 A	09-Jan-16 A												Demolition of bulkhead wall TPCWAE/TPCWAW			
S5_6180	East excavation to formation	100%	85d	18-Sep-15 A	24-Dec-15 A												East excavation to formation			
<b>TPCWAW-CCT RC Structure, Base Slab</b>																				
S5_60600	Waterproofing + Base slab Bay 1 (incl. removal of 7th layer struts after casting of base slab)	100%	15d	03-Dec-15 A	23-Dec-15 A												Waterproofing + Base slab Bay 1 (incl. removal of 7th layer struts after casting of base slab)			
S5_60620	Waterproofing + Base slab Bay 5	100%	11d	05-Dec-15 A	29-Dec-15 A												Waterproofing + Base slab Bay 5			
S5_60625	Waterproofing + Base slab Bay 6	100%	11d	16-Dec-15 A	19-Jan-16 A												Waterproofing + Base slab Bay 6			
S5_60630	Waterproofing + Base slab Bay 7	100%	7d	07-Jan-16 A	05-Feb-16 A												Waterproofing + Base slab Bay 7			
S5_60635	Waterproofing + Base slab Bay 8	100%	6d	12-Jan-16 A	05-Feb-16 A												Waterproofing + Base slab Bay 8			
S5_61065	Waterproofing + Base slab Bay 9 (stitching with TPCWAE)	100%	6d	15-Jan-16 A	05-Feb-16 A												Waterproofing + Base slab Bay 9 (stitching with TPCWAE)			
<b>TPCWAW-CCT RC Structure, Wall</b>																				
S5_60670	Wall Bay 1 (+ repropping and removal of 5th & 6th struts)	100%	21d	15-Dec-15 A	10-Jan-16 A												Wall Bay 1 (+ repropping and removal of 5th & 6th struts)			
S5_60675	Wall Bay 2 (+ repropping and removal of 5th & 6th struts)	100%	10d	10-Dec-15 A	05-Jan-16 A												Wall Bay 2 (+ repropping and removal of 5th & 6th struts)			
S5_60680	Wall Bay 3 (+ repropping and removal of 5th & 6th struts)	100%	21d	10-Dec-15 A	07-Jan-16 A												Wall Bay 3 (+ repropping and removal of 5th & 6th struts)			
S5_60685	Wall Bay 4 (+ repropping and removal of 5th & 6th struts)	100%	22d	20-Dec-15 A	11-Jan-16 A												Wall Bay 4 (+ repropping and removal of 5th & 6th struts)			
S5_60690	Wall Bay 5 (+ removal of 5th strut)	100%	10d	02-Jan-16 A	29-Jan-16 A												Wall Bay 5 (+ removal of 5th strut)			
S5_60695	Wall Bay 6 (+ removal of 5th strut)	100%	7d	21-Jan-16 A	25-Feb-16 A												Wall Bay 6 (+ removal of 5th strut)			
S5_60700	Wall Bay 7 (+ removal of 5th strut)	100%	8d	16-Feb-16 A	25-Feb-16 A												Wall Bay 7 (+ removal of 5th strut)			
S5_60705	Wall Bay 8 (+ removal of 5th strut)	100%	9d	16-Feb-16 A	25-Feb-16 A												Wall Bay 8 (+ removal of 5th strut)			
S5_61075	Wall Bay 9 (+ removal of 5th strut)	100%	8d	16-Feb-16 A	25-Feb-16 A												Wall Bay 9 (+ removal of 5th strut)			
<b>TPCWAW -Maintenance Walkway</b>																				

- Remaining Work
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone
- Summary
- Actual Work

1 of 3

China State Construction Engineering (Hong Kong) Ltd.

Contract No. HY/2009/15 - Central Wan Chai By Pass - Tunnel ( Causeway Bay Typhoon Shelter Section)

**WORKS PROGRAMME UPDATE**

Prepared by Anthony Fesalbon			
Date	Revision	Checked	Approved
20-Aug-16	Progress Update	WC	WVSL
	(based on WP Rev. N-4th Submission)		

Activity ID	Activity Name	Physical % Complete	Original Duration	Start	Finish	Total Float	2016												2017				
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb		
S6_9085	TPCWAW - Maintenance walkway / profile barrier	100%	23d	20-Dec-15 A	23-Mar-16 A		TPCWAW - Maintenance walkway / profile barrier																
<b>TPCWAW- CCT RC Structure, OHVD</b>																							
S5_60740	OHVD Bay 1	100%	12d	29-Dec-15 A	21-Jan-16 A		OHVD Bay 1																
S5_61100	OHVD Bay 10	100%	7d	16-Feb-16 A	26-Feb-16 A		OHVD Bay 10																
S5_60745	OHVD Bay 2	100%	12d	31-Dec-15 A	18-Jan-16 A		OHVD Bay 2																
S5_60750	OHVD Bay 3	100%	12d	02-Jan-16 A	18-Jan-16 A		OHVD Bay 3																
S5_60755	OHVD Bay 4	100%	12d	24-Dec-15 A	25-Jan-16 A		OHVD Bay 4																
S5_60760	OHVD Bay 5	100%	12d	06-Jan-16 A	25-Jan-16 A		OHVD Bay 5																
S5_61080	OHVD Bay 6	100%	9d	20-Jan-16 A	16-Feb-16 A		OHVD Bay 6																
S5_61085	OHVD Bay 7	100%	9d	12-Feb-16 A	28-Feb-16 A		OHVD Bay 7																
S5_61090	OHVD Bay 8	100%	9d	16-Feb-16 A	28-Feb-16 A		OHVD Bay 8																
S5_61095	OHVD Bay 9	100%	9d	12-Feb-16 A	28-Feb-16 A		OHVD Bay 9																
S5_61110	Shaft B Reinstatement - OHVD	100%	20d	20-Feb-16 A	22-Apr-16 A		Shaft B Reinstatement - OHVD																
<b>TPCWAW- CCT RC Structure, Top Slab + Waterproofing</b>																							
S6_9135	Completion of Section 5 - TPCWAW Area (KD10), below -20mPD	100%	0d		09-Mar-16 A		◆ Completion of Section 5 - TPCWAW Area (KD10), below -20mPD																
S5_61120	Provide access to CWB (CC) Contractor - TPCWAW Area	100%	0d		29-Feb-16 A		◆ Provide access to CWB (CC) Contractor - TPCWAW Area																
S6_9055	Provide Access to WDII Contractor for bulkhead wall removal	100%	0d		29-Feb-16 A		◆ Provide Access to WDII Contractor for bulkhead wall removal																
S5_61105	Shaft B Reinstatement - Top Slab	100%	15d	14-Feb-16 A	29-Feb-16 A		Shaft B Reinstatement - Top Slab																
S5_60810	Top slab Bay 1	100%	11d	19-Jan-16 A	23-Feb-16 A		Top slab Bay 1																
S5_60875	Top slab Bay 10	100%	5d	20-Feb-16 A	09-Mar-16 A		Top slab Bay 10																
S5_60815	Top slab Bay 2	100%	10d	08-Jan-16 A	02-Feb-16 A		Top slab Bay 2																
S5_60820	Top slab Bay 3	100%	10d	11-Jan-16 A	16-Feb-16 A		Top slab Bay 3																
S5_60825	Top slab Bay 4	100%	11d	19-Jan-16 A	24-Feb-16 A		Top slab Bay 4																
S5_60830	Top slab Bay 5	100%	10d	19-Feb-16 A	29-Feb-16 A		Top slab Bay 5																
S5_60835	Top slab Bay 6	100%	12d	20-Feb-16 A	02-Mar-16 A		Top slab Bay 6																
S5_60840	Top slab Bay 7	100%	7d	20-Feb-16 A	05-Mar-16 A		Top slab Bay 7																
S5_60845	Top slab Bay 8	100%	16d	20-Feb-16 A	05-Mar-16 A		Top slab Bay 8																
S5_60865	Top slab Bay 9	100%	15d	20-Feb-16 A	07-Mar-16 A		Top slab Bay 9																
<b>TPCWAW - King Post Load Transfer / Waterproofing on Top Slab</b>																							

- Remaining Work
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone
- Summary
- Actual Work

**China State Construction Engineering (Hong Kong) Ltd.**  
**Contract No. HY/2009/15 - Central Wan Chai By Pass - Tunnel ( Causeway Bay Typhoon Shelter Section)**  
**WORKS PROGRAMME UPDATE**

Prepared by Anthony Fesalbon			
Date	Revision	Checked	Approved
20-Aug-16	Progress Update (based on WP Rev. N-4th Submission)	WC	WSL





Activity ID	Activity Name	Physical % Complete	Original Duration	Start	Finish	Total Float	2016												2017				
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb		
S5_61115	TPCWAW waterproofing - Bay 10	100%	2d	09-Mar-16 A	10-Mar-16 A																		
S6_9076	TPCWAW King post load transfer + waterproofing (except Bay 10)	100%	26d	04-Mar-16 A	29-Mar-16 A																		
<b>TPCWAW Removal of Temporary Reclamation</b>																							
S6_9140	Backfilling/Removal of ELS + Re charge water	100%	25d	30-Mar-16 A	04-Jul-16 A																		
S6_7550	Completion of Section 6- (KD11), above - 20mPD	0%	0d		30-Sep-16*	-245d																	
S6_9105	Remove general fill/ seawall block (concurrent activities)	0%	25d	28-May-16 A	30-Sep-16	0d																	
S6_9120	Saw cut diaphragm wall	44%	75d	20-Jul-16 A	30-Sep-16*	-244d																	
<b>Works in Portion 11 under KD9 (incl. Reinstatement of Vertical Seawall)</b>																							
S6_9148	Completion of KD9- Works in Portion 11	0%	0d		30-Sep-16	-455d																	
S6_9147	Reinstate ground level at Portion 11	10%	40d	26-Jul-16 A	30-Sep-16	-385d																	
S6_9144	Reinstate vertical seawall (by marine plant)	0%	21d	23-Jul-16 A	30-Sep-16	-384d																	

- Remaining Work
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone
- Summary
- Actual Work

3 of 3

**China State Construction Engineering (Hong Kong) Ltd.**

Contract No. HY/2009/15 - Central Wan Chai By Pass - Tunnel ( Causeway Bay Typhoon Shelter Section)

**WORKS PROGRAMME UPDATE**

Prepared by Anthony Fesalbon			
Date	Revision	Checked	Approved
20-Aug-16	Progress Update (based on WP Rev. N-4th Submission)	WC	WSL











Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	Total Float	2016	2017			
						Sep	Oct	Nov	Dec	Jan
<b>HK/2012/08 Revised Works Programme Rev.8 (DD 31 August 2016)</b>										
<b>Dredging and Reclamation</b>										
<b>Marine Work Construction</b>										
<b>Zone A1</b>										
<b>Seawall Construction - Zone A1</b>										
MAR10330	Zone A1 - Seawall - Install remaining seawall type 3 (after reinstatement of culver k and cooling mains)	11	31-Aug-16	10-Sep-16	-68					
MAR10340	Zone A1 - seawall - place type A behind seawall type 3	5	11-Sep-16	15-Sep-16	-68					
MAR10345	Zone A1 - seawall - lay geotextile and filter behind seawall Type 3	6	16-Sep-16	21-Sep-16	-68					
<b>Others - Landing Steps</b>										
MAR21360	Zone A2 - [summary] landing steps at seawall 4	77	05-Dec-16	11-Mar-17	-28					
MAR21380	Zone B - [summary] landing steps at seawall 5	73	05-Dec-16	07-Mar-17	-24					
MAR21400	Zone D - [summary] landing steps at seawall 9	70	05-Dec-16	03-Mar-17	-21					
MAR21420	Zone A2 - [summary] landing steps at seawall 13	73	05-Dec-16	07-Mar-17	-24					
<b>Works for Section Completion</b>										
<b>Construction</b>										
<b>Section II - MVB Structure</b>										
<b>MVB Substructure - ELS &amp; Structural Works for Portion A</b>										
<b>MVB Substructure - Structural Works for Portion A</b>										
SII11250	Sec II - MVB A : Remove strut S1	7	20-Sep-16	26-Sep-16	-166					
SII11252	Sec II - MVB A : Remove bulkhead at east	46	20-Sep-16	04-Nov-16	-159					
SII11254	Sec II - MVB A : Remove bulkhead at west	46	02-Oct-16	16-Nov-16	-166					
SII11260	Sec II - MVB A : Construct Bay 14- B2M/F wall	6	29-Jul-16 A	05-Sep-16	-166					
SII11300	Sec II - MVB A : Construct Bay 15 - B2M/F OHVD	10	06-Sep-16	15-Sep-16	-166					
SII11420	Sec II - MVB A : Construct Bay 14a - B2M/F wall (adjacent to bulkhead)	13	12-Nov-16	24-Nov-16	-166					
SII11960	Sec II - MVB A : Construct Bay 15a - B2M/F OHVD (adjacent to bulkhead)	6	25-Nov-16	30-Nov-16	-166					
SII11980	Sec II - MVB A : Construct Bay 16 - Wall btw OHVD and Roof)	19	27-Sep-16	15-Oct-16	-131					
SII12140	Sec II - MVB A : Construct Bay 17 - Roof Slab	17	16-Oct-16	01-Nov-16	-127					
SII12160	Sec II - MVB A : Construct Bay 18 - Roof Slab	21	16-Oct-16	05-Nov-16	-131					
SII12340	Sec II - MVB A : Construct Bay 16a, 17a & 18a - Wall & Slab (Adjacent to bulkhead)	10	01-Dec-16	10-Dec-16	-166					
<b>MVB Substructure - Other Works for Portion A</b>										
SII11320	Sec II - MVB A: Remove Strut & flasework	7	11-Dec-16	17-Dec-16	-166					
<b>MVB Substructure - ELS &amp; Structural Works for Portion B</b>										
<b>MVB Substructure - Structural Works for Portion B</b>										
SII11920	Sec II - MVB B: Construct Bay K - B2M/F Wall	16	01-Aug-16 A	15-Sep-16	-103					
SII11930	Sec II - MVB B: Construct Bay L - B2M/F Top Slab	14	11-Sep-16	24-Sep-16	-103					

Data Date:  
31-Aug-16

- Current Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

**3-Months Rolling Programme for Non-CRIII Area (Sep 2016-Nov 2016)**  
**(Ref. to Revised Works Programme (Rev. 8))**

Date	Revision	Checked	Approved
31-Aug-16	8		



Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	Total Float	2016				2017
						Sep	Oct	Nov	Dec	Jan
SII11940	Sec II - MVB B: Remove Strut SL1 & Concrete Backing	8	28-Sep-16	05-Oct-16	-103					
SII12080	Sec II - MVB B: Saw cut southern diaphragm wall	8	06-Oct-16	13-Oct-16	-103					
SII12360	Sec II - MVB B: Construct Bay M - B1/F Wall	26	14-Oct-16	08-Nov-16	-103					
SII12420	Sec II - MVB B: Construct Bay M - B1/F Top Slab	8	09-Nov-16	16-Nov-16	-103					
<b>MVB Substructure - Other Works for Portion B</b>										
SII12100	Sec III - MVB B: remove strut and flamework	12	17-Nov-16	30-Nov-16	-85					
SII12120	Sec II - MVB B: seal up temp access openings	12	01-Dec-16	12-Dec-16	-103					
<b>MVB Substructure - Diaphragm Wall for Portion C</b>										
<b>MVB C - Sheetpile Installation</b>										
SII10670	Sec II - MVB C - sheetpile wall installation	5	13-Aug-16 A	04-Sep-16	-112					
<b>MVB Substructure - ELS &amp; Structural Works for Portion C</b>										
<b>MVB Substructure - ELS for Portion C</b>										
SII12020	Sec II - MVB C: Excavation down to +1.7mPD	6	11-Sep-16	16-Sep-16	-112					
SII12040	Sec II - MVB C: Install Strut S1	5	17-Sep-16	21-Sep-16	-112					
SII12060	Sec II - MVB C: Excavation down to formation (-1.8mPD/-3.0mPD)	7	22-Sep-16	28-Sep-16	-112					
SII12180	Sec II - MVB C: Cast Blinding layer & pile head treatment	8	29-Sep-16	06-Oct-16	-112					
SII12380	Sec III - MVB C: Remove bulhead wall between MVB plant room and Zone CW	20	14-Oct-16	02-Nov-16	-112					
SII12400	Sec III - MVB C: Remove bulhead wall between MVB plant room and MVB south	20	03-Nov-16	22-Nov-16	-112					
<b>MVB Substructure - Structural Works for Portion C</b>										
SII12200	Sec II - MVB C: Construct Slab B1/F	7	07-Oct-16	13-Oct-16	-112					
SII12220	Sec II - MVB C: Remove Strut S1	3	23-Nov-16	25-Nov-16	-112					
SII12240	Sec II - MVB C: Construct Wall of B1/F	9	26-Nov-16	04-Dec-16	-112					
SII12260	Sec II - MVB C: Construct Floor Slab of G/F	5	05-Dec-16	09-Dec-16	-112					
<b>MVB Substructure - Other Works for Portion C</b>										
SII12280	Sec II - MVB C: Remove all struts and Falsework	6	10-Dec-16	15-Dec-16	-112					
SII12300	Sec II - MVB C: seal up temp access openings	12	10-Dec-16	21-Dec-16	-112					
<b>Section II A - CWB Tunnel &amp; Slip Road Structures and Facilities</b>										
<b>CWB A2(2)</b>										
<b>CWB A2 (2) - ELS &amp; Tunnel Structure</b>										
<b>CWB A2 - Tunnel Structure</b>										
SIIA11700	Sec II A - CWB A2(2): base, wall, OHVD & roof (bay 1 -Adjacent to A1)	15	11-Jun-16 A	14-Sep-16	-97					
SIIA11750	Sec II A - CWB A2(2): base, wall, OHVD & roof (bay 2)	4	12-May-16 A	03-Sep-16	-93					
<b>CWB A2 - Other Works</b>										
SIIA12530	Sec II A - CWB A2(2) : waterproofing and backfill to +4.0mPD	45	15-Sep-16	29-Oct-16	-92					
<b>CWB A2 (2) - Associated Facilities</b>										
SIIA14320	Sec II A - CWB A2(2): Civil Provisions - lay screeding	7	08-Sep-16	14-Sep-16	-97					
SIIA14430	Sec II A - CWB A2(2): Civil Provisions - cast cable trough	8	15-Sep-16	22-Sep-16	-97					
<b>CWB B &amp; A2(1)</b>										
<b>CWB B - ELS &amp; Tunnel Structure</b>										
<b>CWB B - ELS</b>										



Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	Total Float	2016					2017	
						Sep	Oct	Nov	Dec	Jan		
<b>CWB B - Inside Concrete Plug</b>												
SIIA13662	Sec II A - CWB B Inside Concrete Plug: Cut and remove the excess blinding layer	18	23-Aug-16 A	17-Sep-16	-175							
SIIA13664	Sec II A - CWB B Inside Concrete Plug: Saw Cut the Base Slab of C4 Unit	18	27-Aug-16 A	21-Sep-16	-144							
SIIA13682	Sec II A - CWB B: Demolish concrete plug (near C4 unit)	25	13-Oct-16	06-Nov-16	-180							
<b>CWB B - Outside Concrete Plug</b>												
SIIA 15200	Sec II A - CWB B Outside Concrete Plug: Tunnel Formation Excavation	5	29-Aug-16 A	04-Sep-16	-180							
SIIA 15220	Sec II A - CWB B Outside Concrete Plug: Vertical Blinding	1	05-Sep-16	05-Sep-16	-180							
SIIA 15260	Sec II A - CWB B Outside Concrete Plug: Remove struts & Sheetpile	17	06-Sep-16	22-Sep-16	-180							
<b>CWB A2(1) &amp; B - Tunnel Structure</b>												
SIIA13570	Sec II A - CWB A2(1): Construct Bay 4 - Wall (remaining)	12	25-Oct-16	05-Nov-16	-186							
SIIA13572	Sec II A - CWB A2(1): Construct Bay 4 - OHVD	16	06-Nov-16	21-Nov-16	-186							
SIIA13574	Sec II A - CWB A2(1): Construct Bay 4 - Top Slab	14	22-Nov-16	05-Dec-16	-186							
SIIA13580	Sec II A - CWB B: Construct Bay 5 - Exhaust Duct Base Slab (South)	8	01-Sep-16*	08-Sep-16	0							
SIIA13590	Sec II A - CWB B: Construct Bay 5 - Exhaust Duct Wall	8	17-Sep-16	24-Sep-16	-190							
SIIA13600	Sec II A - CWB B: Construct Bay 6 - Base Slab	14	25-Sep-16	08-Oct-16	-190							
SIIA13610	Sec II A - CWB B: Construct Bay 6 - Wall	14	25-Oct-16	07-Nov-16	-181							
SIIA13620	Sec II A - CWB B: Construct Bay 6 - OHVD	13	11-Nov-16	23-Nov-16	-184							
SIIA13630	Sec II A - CWB B: Construct Bay 6 - Roof Slab	12	27-Nov-16	08-Dec-16	-187							
SIIA13640	Sec II A - CWB B: Construct Bay 7a - Base Slab	18	25-Sep-16	12-Oct-16	-190							
SIIA13645	Sec II A - CWB B: Remove Strut S2 & S3 and concrete packing (for Bay 4, 6 & 7a)	9	16-Oct-16	24-Oct-16	-190							
SIIA13650	Sec II A - CWB B: Construct Bay 7a - Wall	17	25-Oct-16	10-Nov-16	-190							
SIIA13660	Sec II A - CWB B: Construct Bay 7a - OHVD	16	11-Nov-16	26-Nov-16	-190							
SIIA13680	Sec II A - CWB B: Construct Bay 7a - Top Slab	15	27-Nov-16	11-Dec-16	-190							
SIIA13700	Sec II A - CWB B: Construct Bay 7b - Base Slab	11	23-Sep-16	03-Oct-16	-180							
SIIA13710	Sec II A - CWB B: Remove Strut S2 & S3 (for Bay 7b)	6	07-Oct-16	12-Oct-16	-180							
SIIA13880	Sec II A - CWB B: Construct Bay 7b - Wall	11	07-Nov-16	17-Nov-16	-180							
SIIA13900	Sec II A - CWB B: Construct Bay 7b - OHVD	10	18-Nov-16	27-Nov-16	-180							
SIIA13920	Sec II A - CWB B: Construct Bay 7b - Top Slab	10	28-Nov-16	07-Dec-16	-180							
<b>CWB A2(1) &amp; B - Other Works</b>												
<b>CWB A2(1) &amp; B - Associated Facilities</b>												
SIIA14460	Sec II A - CWB A2(1): Civil Provisions - lay screeding	7	06-Dec-16	12-Dec-16	-186							
SIIA14480	Sec II A - CWB A2(1): Civil Provisions - cast cable trough	8	13-Dec-16	20-Dec-16	-186							
SIIA14580	Sec II A - CWB B: Civil Provisions - lay screeding	6	12-Dec-16	17-Dec-16	-190							
<b>CWB C (W)</b>												
<b>CWB C(W) - ELS &amp; Tunnel Structure</b>												
<b>CWB C(W) - ELS</b>												
<b>CWB C(W) - ELS Inside Concrete Plug</b>												
SIIA 12210	Sec II A - CWB CW inside Concret Plug: cut and remove 2m strip opening along bulkhead	6	31-Aug-16	05-Sep-16	-186							
SIIA 12230	Sec II A - CWB CW inside Concret Plug: cut and remove base slab of C4 unit	21	06-Sep-16	26-Sep-16	-186							
SIIA 12250	Sec II A - CWB CW inside Concret Plug: cut and remove the excess blinding layer	9	25-Aug-16 A	08-Sep-16	874							



Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	Total Float	2016					2017	
						Sep	Oct	Nov	Dec	Jan		
SIIA 12270	Sec II A - CWB CW inside Concret Plug: remove concrete bulkhead	20	19-Oct-16	07-Nov-16	-186							
<b>CWB C(W) - ELS Outside Concrete Plug</b>												
SIIA 13100	Sec II A - CWB CW outside Concrete Plug: Remove struts S3	4	30-Aug-16 A	03-Sep-16	-155							
SIIA 13120	Sec II A - CWB CW outside Concrete Plug: Install transverse strut	3	04-Sep-16	06-Sep-16	-155							
SIIA 13140	Sec II A - CWB CW outside Concrete Plug: Remove strut S1 & S2	11	07-Sep-16	17-Sep-16	-155							
SIIA 13160	Sec II A - Sec II A - CWB CW outside Concrete Plug: Tunnel formation excavation	4	25-Aug-16 A	03-Sep-16	-185							
SIIA 13180	Sec II A - CWB CW outside Concrete Plug: Exhaust duct formation excavation	5	05-Sep-16	09-Sep-16	-185							
SIIA 13200	Sec II A - CWB CW outside Concrete Plug: blinding layer and remove diagonal struts & sheetpile	16	10-Sep-16	25-Sep-16	-185							
<b>CWB C(W) - Tunnel Structure</b>												
SIIA12160	Sec II A - CWB CW: Construct Bay 1 - Base Slab	12	27-Sep-16	08-Oct-16	-186							
SIIA12180	Sec II A - CWB CW: Remove Struts S2 & S3	6	13-Oct-16	18-Oct-16	-186							
SIIA12300	Sec II A - CWB CW: Construct Bay 1 - Wall	8	08-Nov-16	15-Nov-16	-186							
SIIA12320	Sec II A - CWB CW: Construct Bay 1 - OHVD	10	18-Nov-16	27-Nov-16	-186							
SIIA12340	Sec II A - CWB CW: Construct Bay 1 - Top Slab	10	28-Nov-16	07-Dec-16	-186							
SIIA12380	Sec II A - CWB CW: Construct Bay 2b - Exhaust duct base slab	9	17-Sep-16	25-Sep-16	-165							
SIIA12400	Sec II A - CWB CW: Construct Bay 2b - Exhaust duct wall	8	26-Sep-16	03-Oct-16	-165							
SIIA12420	Sec II A - CWB CW: Construct Bay 2b - Tunnel base slab	13	04-Oct-16	16-Oct-16	-165							
SIIA12460	Sec II A - CWB CW: Construct Bay 2b - B1/F slab	8	27-Oct-16	03-Nov-16	-136							
SIIA12480	Sec II A - CWB CW: Construct Bay 2b - B1/F wall	9	04-Nov-16	12-Nov-16	-136							
SIIA12520	Sec II A - CWB CW: Construct Bay 2b - B1/F roof slab	11	13-Nov-16	23-Nov-16	-136							
SIIA12640	Sec II A - CWB CW: Construct Bay 2a & 2b - Wall	8	17-Oct-16	24-Oct-16	-165							
SIIA12700	Sec II A - CWB CW: Construct Bay 2a & 2b - OHVD	10	27-Oct-16	05-Nov-16	-165							
SIIA12720	Sec II A - CWB CW: Construct Bay 2a & 2b - Roof Slab	11	06-Nov-16	16-Nov-16	-165							
<b>CWB C(W) - Other Works</b>												
SIIA12200	Sec II A - CWB CW: Cut Down Dwall Head	21	08-Dec-16	28-Dec-16	-142							
SIIA12220	Sec II A - CWB CW: backfill to +4.0mPD	52	08-Dec-16	28-Jan-17	-150							
<b>CWB C(W) - Associated Facilities</b>												
SIIA14040	Sec II A - CWB CW: Civil Provisions - lay screeding	6	08-Dec-16	13-Dec-16	-186							
SIIA14220	Sec II A - CWB CW: Civil Provisions - cast cable trough	7	14-Dec-16	20-Dec-16	-186							
<b>CWB C (E)</b>												
<b>CWB C(E) - ELS &amp; Tunnel Structure</b>												
<b>CWB C(E) - ELS</b>												
<b>CWB C(E) - ELS - Bay 2 &amp; 3</b>												
SIIA15600	Sec II A - CWB CE: Demolish Bulkhead at C1 Interface	19	31-Aug-16	18-Sep-16	-166							
<b>CWB C(E) - Tunnel Structure</b>												
SIIA13255	Sec II A - CWB CE: Construct Bay 1 - Wall	46	26-Aug-16 A	15-Oct-16	-164							
SIIA13275	Sec II A - CWB CE: Construct Bay 1 - OHVD	14	18-Oct-16	31-Oct-16	-164							
SIIA13295	Sec II A - CWB CE: Construct Bay 1 - Roof Slab	13	01-Nov-16	13-Nov-16	-164							
SIIA13315	Sec II A - CWB CE: Construct Bay 2 - Wall	31	30-Aug-16 A	30-Sep-16	-151							
SIIA13335	Sec II A - CWB CE: Construct Bay 2 - OHVD	14	03-Oct-16	16-Oct-16	-151							





Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	Total Float	2016					2017	
						Sep	Oct	Nov	Dec	Jan		
SIIA13355	Sec II A - CWB CE: Construct Bay 2 - Roof Slab	15	17-Oct-16	31-Oct-16	-151							
SIIA13375	Sec II A - CWB CE: Construct Bay 3 - Base Slab	8	19-Sep-16	26-Sep-16	-166							
SIIA13395	Sec II A - CWB CE: Remove Strut S2 & S3 (for Bay 3)	5	27-Sep-16	01-Oct-16	-166							
SIIA13415	Sec II A - CWB CE: Construct Bay 3 - Wall	22	02-Oct-16	23-Oct-16	-166							
SIIA13435	Sec II A - CWB CE: Construct Bay 3 - OHVD	11	26-Oct-16	05-Nov-16	-166							
SIIA13455	Sec II A - CWB CE: Construct Bay 3 - Roof Slab	10	06-Nov-16	15-Nov-16	-166							
<b>CWB C(E) - Other Works</b>												
SIIA13300	Sec II A - CWB CE: Dismantle Scaffolding	24	16-Nov-16	09-Dec-16	-123							
SIIA13320	Sec II A - CWB CE: Cut Down Dwall Head	45	16-Nov-16	30-Dec-16	-144							
SIIA13325	Sec II A - CWB CE: backfill to +4.0mPD	47	16-Nov-16	01-Jan-17	-146							
<b>CWB C(E) - Associated Facilities</b>												
SIIA14222	Sec II A - CWB CE: Civil Provisions - lay screeding	7	16-Nov-16	22-Nov-16	-166							
SIIA14280	Sec II A - CWB CE: Civil Provisions - cast cable trough	8	23-Nov-16	30-Nov-16	-166							
<b>CWB C - Exhaust Duct</b>												
<b>CWB C - Exhaust Duct Temp Work &amp; ELS</b>												
SIIA12900	Sec II A - Exhaust Duct at Slip Rd3: Excavation & Shoring - Bay 1	20	19-Sep-16*	08-Oct-16	-165							
SIIA12910	Sec II A - Exhaust Duct at Slip Rd3: Excavation & Shoring - Bay 2	15	19-Sep-16	03-Oct-16	-150							
SIIA12920	Sec II A - Exhaust Duct at Slip Rd3: Excavation & Shoring - Bay 3	10	07-Oct-16	16-Oct-16	-150							
<b>CWB C - Exhaust Duct Structural Work</b>												
SIIA12938	Sec II A - Exhaust Duct at Slip Rd3: Construt Bay 1 - base slab	5	09-Oct-16	13-Oct-16	-165							
SIIA12939	Sec II A - Exhaust Duct at Slip Rd 3: Demolish bulkhead between MVB south and exhaust duct	21	19-Oct-16	08-Nov-16	-165							
SIIA12940	Sec II A - Exhaust Duct at Slip Rd3: Construt Bay 1 - wall	13	09-Nov-16	21-Nov-16	-165							
SIIA13480	Sec II A - Exhaust Duct at Slip Rd3: Construt Bay 1 - roof slab	8	22-Nov-16	29-Nov-16	-165							
SIIA13520	Sec II A - Exhaust Duct at Slip Rd3: Construt Bay 2 - base slab	5	04-Oct-16	08-Oct-16	-122							
SIIA13540	Sec II A - Exhaust Duct at Slip Rd3: Construt Bay 2 - wall & roof slab	9	09-Oct-16	17-Oct-16	-122							
SIIA13560	Sec II A - Exhaust Duct at Slip Rd3: Construt Bay 3 - base slab	5	17-Oct-16	21-Oct-16	-150							
SIIA13575	Sec II A - Exhaust Duct at Slaip Rd 3: Demolish bulkhead at C1	15	22-Oct-16	05-Nov-16	-150							
SIIA13960	Sec II A - Exhaust Duct at Slip Rd3: Construt Bay 3 - wall & roof slab	9	06-Nov-16	14-Nov-16	-150							
<b>CWB C - Exhaust Duct Others</b>												
SIIA12950	Sec II A - Exhaust Duct at Slip Rd3: curing and dismantle formwork / falsework	12	15-Nov-16	26-Nov-16	-93							
SIIA12952	Sec II A - Exhaust Duct at Slip Rd3: Backfilling	15	18-Nov-16	02-Dec-16	-93							
<b>CWB D - Slip Road 1</b>												
<b>CWB D - Slip Road 1 - ELS &amp; Tunnel Structure</b>												
<b>CWB D - Slip Road 1 - ELS</b>												
<b>CWB D - SR1 - ELS - Bay 1 &amp; 2</b>												
SIIA 12582	Sec II A - CWB SR1 Concrete Plug: Saw cut to formation	26	31-Aug-16	25-Sep-16	-172							
SIIA 12584	Sec II A - CWB SR1 Concrete Plug: Remove concrete bulkhead	26	26-Sep-16	21-Oct-16	-172							
SIIA 12622	Sec II A - CWB SR1 Bay 1&2: 2nd layer excavation & strutting	9	24-Aug-16 A	08-Sep-16	-142							
SIIA 12642	Sec II A - CWB SR1 Bay 1&2: Formation excavation	9	09-Sep-16	17-Sep-16	-142							
<b>CWB D - SR1 - ELS - Bay 3</b>												



Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	Total Float	2016					2017	
						Sep	Oct	Nov	Dec	Jan		
SIIA 12590	Sec II A - CWB SR1 Bay 3: Blinding Layer	3	31-Aug-16	02-Sep-16	-151							
<b>CWB D - Slip Road 1 - Tunnel Structure</b>												
SIIA13060	Sec II A - CWB SR1: Construct Bay 1 - Base Slab	13	22-Oct-16	03-Nov-16	-172							
SIIA13070	Sec II A - CWB SR1: Remove Strut S1 & S2	5	07-Nov-16	11-Nov-16	-172							
SIIA13080	Sec II A - CWB SR1: Construct Bay 1 - Roof Slab	13	12-Nov-16	24-Nov-16	-172							
SIIA13220	Sec II A - CWB SR1: Construct Bay 2 - Base Slab	15	18-Sep-16	02-Oct-16	-142							
SIIA13230	Sec II - CWB SR1: Remove Strut S1 & S2	4	06-Oct-16	11-Oct-16	-118							
SIIA13240	Sec II A - CWB SR1: Construct Bay 2 - Roof Slab	16	12-Oct-16	27-Oct-16	-144							
SIIA13260	Sec II A - CWB SR1: Construct Bay 3 - Trough Base Slab	7	03-Sep-16	09-Sep-16	-151							
SIIA13280	Sec II A - CWB SR1: Construct Bay 3 - Trough Wall	7	18-Sep-16	24-Sep-16	-151							
SIIA13380	Sec II A - CWB SR1: Construct Bay 3 - Base Slab	14	25-Sep-16	08-Oct-16	-151							
SIIA13440	Sec II A - CWB SR1: Construct Bay 3 - Roof Slab	18	17-Oct-16	03-Nov-16	-151							
SIIA13460	Sec II A - CWB SR1: Construct Bay 4 - Roof Slab	18	17-Oct-16	03-Nov-16	-151							
SIIA13940	Sec II A - CWB SR1: Cut Down Dwall Head	55	25-Nov-16	18-Jan-17	-120							
<b>CWB D - Associated Facilities</b>												
SIIA12580	Sec II A - CWB SR1: Civil Provisions - lay screeding	7	25-Nov-16	01-Dec-16	-172							
SIIA14000	Sec II A - CWB SR1: Civil Provisions - cast cable trough	8	29-Nov-16	06-Dec-16	-172							
<b>CWB D - Slip Road 1 - Trough / Retaining Wall</b>												
<b>CWB D - Slip Road 1 - Trough/Retaining Wall Temp Work &amp; ELS</b>												
SIIA12760	Sec II A - CWB SR1 Trough & RW: install sheetpile	13	05-Sep-16*	17-Sep-16	-157							
SIIA12780	Sec II A - CWB SR1 Trough & RW: Excavation & Shoring	23	18-Sep-16	10-Oct-16	-157							
<b>CWB D - Slip Road 1 - Trough/Retaining Wall Structure</b>												
SIIA12800	Sec II A - CWB SR1 Trough & RW: Trough Structure (bay 1)	12	11-Oct-16	22-Oct-16	-157							
SIIA13720	Sec II A - CWB SR1 Trough & RW: Trough Structure (bay 2)	12	23-Oct-16	03-Nov-16	-157							
SIIA13740	Sec II A - CWB SR1 Trough & RW: Trough Structure (bay 3)	12	29-Oct-16	09-Nov-16	-157							
SIIA13760	Sec II A - CWB SR1 Trough & RW: construct upstand wall along top of Trough Structure	12	03-Nov-16	14-Nov-16	-157							
SIIA13780	Sec II A - CWB SR1 Trough & RW: install waling	7	15-Nov-16	21-Nov-16	-157							
SIIA13800	Sec II A - CWB SR1 Trough & RW: Retaining Walls RW3 (bay 1)	12	25-Oct-16	05-Nov-16	-152							
SIIA13820	Sec II A - CWB SR1 Trough & RW: Retaining Walls RW3 (bay 2)	12	05-Nov-16	16-Nov-16	-152							
SIIA13840	Sec II A - CWB SR1 Trough & RW: Retaining Walls RW3 (bay 3)	12	25-Oct-16	05-Nov-16	-152							
SIIA13860	Sec II A - CWB SR1 Trough & RW: Retaining Walls RW4 (bay 1)	12	05-Nov-16	16-Nov-16	-152							
<b>CWB D - Slip Road 1 - Trough/ Retaining Wall Other Works</b>												
SIIA13865	Sec II A - CWB SR1: backfill to +4.0mPD	38	17-Nov-16	03-Jan-17	-111							
<b>Section III A - Road A2, A4, A5, Area 11; Implement 2nd Stage ITA</b>												
<b>Roadwork &amp; Utilities at A1</b>												
SIIIA10260	Sec III A - roadwork and utilities (Zone A1) - Backfill to pavement founding level	42	31-Aug-16	21-Oct-16	-69							
SIIIA10280	Sec III A - roadwork and utilities (Zone A1) - storm water drain & sub-soil drain	42	09-Sep-16	31-Oct-16	-69							
SIIIA10300	Sec III A - roadwork and utilities (Zone A1) - Fresh watermain & Irrigation Mains	42	22-Sep-16	11-Nov-16	-69							
SIIIA10320	Sec III A - roadwork and utilities (Zone A1) - Gas main	42	05-Oct-16	23-Nov-16	-69							
SIIIA10340	Sec III A - roadwork and utilities (Zone A1) - HEC	42	15-Oct-16	02-Dec-16	-69							



Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	Total Float	2016					2017	
						Sep	Oct	Nov	Dec	Jan		
SIIIA10360	Sec III A - roadwork and utilities (Zone A1) - sub-base	42	25-Oct-16	12-Dec-16	-69							
SIIIA10380	Sec III A - roadwork and utilities (Zone A1) - road kerb	42	05-Nov-16	23-Dec-16	-69							
SIIIA10400	Sec III A - roadwork and utilities (Zone A1) - flexible pavement	42	22-Nov-16	12-Jan-17	-62							
SIIIA10420	Sec III A - roadwork and utilities (Zone A1) - construct u-channel	42	05-Nov-16	23-Dec-16	-58							
SIIIA10440	Sec III A - roadwork and utilities (Zone A1) - pave footpath concrete	42	02-Dec-16	23-Jan-17	-69							
SIIIA10460	Sec III A - roadwork and utilities (Zone A1) - Road Lighting, TCSS Ducts & Traffic Signs	40	12-Dec-16	03-Feb-17	-69							
SIIIA10480	Sec III A - roadwork and utilities (Zone A1) - lay footpath paving block	45	17-Nov-16	11-Jan-17	-60							
SIIIA10500	Sec III A - roadwork and utilities (Zone A1) - Road sign and road marking	40	03-Dec-16	21-Jan-17	-62							
<b>Roadwork &amp; Utilities at A2</b>												
SIIIA10580	Sec III A - roadwork and utilities (Zone A2) - Backfill to pavement founding level	40	11-Oct-16	25-Nov-16	-76							
SIIIA10600	Sec III A - roadwork and utilities (Zone A2) - storm water drain & sub-soil drain	40	20-Oct-16	05-Dec-16	-76							
SIIIA10620	Sec III A - roadwork and utilities (Zone A2) - Fresh watermain & Irrigation Mains	40	01-Nov-16	16-Dec-16	-76							
SIIIA10640	Sec III A - roadwork and utilities (Zone A2) - Gas main	40	08-Nov-16	23-Dec-16	-76							
SIIIA10660	Sec III A - roadwork and utilities (Zone A2) - HEC	40	15-Nov-16	03-Jan-17	-76							
SIIIA10680	Sec III A - roadwork and utilities (Zone A2) - sub-base	40	22-Nov-16	10-Jan-17	-76							
SIIIA10700	Sec III A - roadwork and utilities (Zone A2) - road kerb	40	01-Dec-16	19-Jan-17	-76							
SIIIA10720	Sec III A - roadwork and utilities (Zone A2) - flexible pavement	50	10-Dec-16	14-Feb-17	-76							
SIIIA10740	Sec III A - roadwork and utilities (Zone A2) - construct u-channel	50	29-Nov-16	02-Feb-17	-68							
SIIIA10760	Sec III A - roadwork and utilities (Zone A2) - pave footpath concrete	40	08-Dec-16	26-Jan-17	-74							
SIIIA10800	Sec III A - roadwork and utilities (Zone A2) - lay footpath paving block	40	10-Dec-16	02-Feb-17	-74							
<b>Roadwork &amp; Utilities at D</b>												
SIIIA11090	Sec III A - roadwork and utilities (Zone D) - backfill to pavement founding level	50	08-Dec-16	11-Feb-17	-111							
SIIIA11100	Sec III A - roadwork and utilities (Zone D) - storm water drain & sub-soil drain	50	14-Dec-16	17-Feb-17	-111							
SIIIA11110	Sec III A - roadwork and utilities (Zone D) - Fresh watermain & Irrigation Mains	50	14-Dec-16	17-Feb-17	-107							
SIIIA11120	Sec III A - roadwork and utilities (Zone D) - Gas main	50	14-Dec-16	17-Feb-17	-103							
SIIIA11130	Sec III A - roadwork and utilities (Zone D) - HEC	50	14-Dec-16	17-Feb-17	-103							
<b>Box Culvert L1 &amp; FRP-L - Bay 8</b>												
<b>Box Culvert L1 &amp; FRP-L - Bay 8 Structure</b>												
CUL11320	Culvert L - bay 8 - construct pile cap	23	25-Jul-16 A	22-Sep-16	6							
CUL11322	Culvert L - bay 8 - construct base slab	26	23-Sep-16	18-Oct-16	6							
CUL11326	Culvert L - Bay 8 - construct wall	21	19-Oct-16	08-Nov-16	6							
CUL11328	Culvert L - bay 8 - construct top slab	11	09-Nov-16	19-Nov-16	6							
<b>Box Culvert L1 &amp; FRP-L - Bay 8 Others</b>												
CUL11340	Culvert L - bay 8 - backfill above box section	12	21-Nov-16	03-Dec-16	5							
<b>Section VI D - Area 8B &amp; 10</b>												
<b>WDII Box 1 Construction</b>												
<b>WDII Box 1 Existing Pile Head and Dry Dock</b>												
WD-C3054	Sec VID - Install rebar & formwork at Wall 12	24	09-Sep-16*	02-Oct-16	-175							
WD-C3056	Sec VID - Install rebar & formwork at Wall BH	24	16-Sep-16	09-Oct-16	-168							
WD-C3058	Sec VID - Install rebar & formwork at Wall 15 & 16	24	23-Sep-16	16-Oct-16	-175							



Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	Total Float	2016				2017	
						Sep	Oct	Nov	Dec	Jan	
WD-C3072	Sec VID - Formwork striking, tie bolt hole and waterproofing	20	18-Aug-16 A	19-Sep-16	-178	[Red bar from Sep 18 to Sep 19]					
WD-C3092	Sec VID - Install internal strutting S1	9	22-Sep-16	30-Sep-16	-178	[Red bar from Sep 22 to Sep 30]					
WD-C3112	Sec VID - Install buoyancy tank	9	01-Oct-16	09-Oct-16	-178	[Red bar from Oct 01 to Oct 09]					
WD-C3132	Sec VID - Install ballast tanks inside precast box I and internal strut S2	10	10-Oct-16	19-Oct-16	-178	[Red bar from Oct 10 to Oct 19]					
<b>WDII Box 1 ELS</b>											
WD-C3998	Sec VIC - Install middle strut S2 at -6.5mPD	14	30-Aug-16 A	13-Sep-16	-179	[Red bar from Sep 30 to Oct 13]					
WD-C4060	Sec VIC - Excavation of rock fill down to -11.5mPD	8	14-Sep-16	21-Sep-16	-179	[Red bar from Sep 14 to Sep 21]					
WD-C4070	Sec VIC - Install waling WB4 at -10.6mPD	7	22-Sep-16	28-Sep-16	-179	[Red bar from Sep 22 to Sep 28]					
WD-C4080	Sec VIC - 3rd Layer of Strut	9	29-Sep-16	07-Oct-16	-179	[Red bar from Sep 29 to Oct 07]					
WD-C4120	Sec VIC - Joint Survey of excavated level	2	08-Oct-16	09-Oct-16	-179	[Red bar from Oct 08 to Oct 09]					
WD-C4140	Sec VIC - Tremie concrete at bottom level	5	10-Oct-16	14-Oct-16	-179	[Red bar from Oct 10 to Oct 14]					
WD-C4160	Sec VIC - Joint Survey of concrete level	2	15-Oct-16	16-Oct-16	-179	[Red bar from Oct 15 to Oct 16]					
WD-C4180	Sec VIC - Remove Strut S2	2	17-Oct-16	18-Oct-16	-179	[Red bar from Oct 17 to Oct 18]					
WD-C4190	Sec VIC - Cut bored pile casing	2	19-Oct-16	20-Oct-16	-179	[Red bar from Oct 19 to Oct 20]					
<b>WDII Box 1 Bottom Slab</b>											
WD-C5040	Sec VI D - tow bottom slab to position	2	21-Oct-16	22-Oct-16	-179	[Red bar from Oct 21 to Oct 22]					
<b>WDII Box 1 Remaining Structure</b>											
WD-C6040	Sec VID - Concreting Wall 12, 13, 15 & 16 and Wall BH	4	23-Oct-16	26-Oct-16	-179	[Red bar from Oct 23 to Oct 26]					
WD-C6060	Sec VID - Construct roof slab	10	27-Oct-16	05-Nov-16	-179	[Red bar from Oct 27 to Nov 05]					
WD-C6080	Sec VID - Extension of sacrificial wall (2.3m)	17	06-Nov-16	22-Nov-16	-179	[Red bar from Nov 06 to Nov 22]					
WD-C6100	Sec VID - Balasting and final sink Box 1 to -10.0mPD	3	23-Nov-16	25-Nov-16	-179	[Red bar from Nov 23 to Nov 25]					
WD-C6120	Sec VID - Constrcut remaining roof slab	8	26-Nov-16	03-Dec-16	-179	[Red bar from Nov 26 to Dec 03]					
WD-C6140	Sec VID - Backfilling lean concreting to -6.5mPD	3	04-Dec-16	06-Dec-16	-179	[Red bar from Dec 04 to Dec 06]					
WD-C6160	Sec VID - Remove ELS and cut off pipe pile head	16	07-Dec-16	22-Dec-16	-179	[Red bar from Dec 07 to Dec 22]					
<b>Section IV - Slip Road 3</b>											
<b>Roadwork &amp; Utilities (Lung King Street)</b>											
SIV11000	Sec IV - Stage 1: Roadwork & Utilities (MH1.2 to MH1.3)	1	09-May-16 A	31-Aug-16	-64	[Red bar from May 09 to Aug 31]					
SIV11020	Sec IV - Stage 2: Roadwork & Utilities (MH1.3 to MH1.4)	31	01-Sep-16	08-Oct-16	-64	[Red bar from Sep 01 to Oct 08]					
SIV11060	Sec IV - Stage 3: Roadwork & Utilities (MH1.4 to MH1.5)	13	11-Oct-16	25-Oct-16	-64	[Red bar from Oct 11 to Oct 25]					
<b>Section VII - Remainder Works</b>											
<b>Retaining Wall RW5 Construction</b>											
SVII10660	Sec VII - Retaining Wall RW5 (bay 1) - construct base slab and wall	18	07-Nov-16	26-Nov-16	-18	[Red bar from Nov 07 to Nov 26]					
SVII10680	Sec VII - Retaining wall RW5 (bay 2) - construct base slab and wall	18	28-Nov-16	17-Dec-16	-18	[Red bar from Nov 28 to Dec 17]					
SVII10800	Sec VII - Retaining wall RW5 (bay 3) - construct base slab and wall	18	07-Nov-16	26-Nov-16	-18	[Red bar from Nov 07 to Nov 26]					
SVII10820	Sec VII - Retaining wall RW5 (bay 4) - construct base slab and wall	18	28-Nov-16	17-Dec-16	-18	[Red bar from Nov 28 to Dec 17]					
<b>Landing Steps Construction</b>											
<b>Landing Steps BSW13</b>											
SVII10700	Sec VII - Landing steps (BSW13) - construct mass concrete coping	26	05-Dec-16	06-Jan-17	-28	[Red bar from Dec 05 to Jan 06]					
<b>Landing Steps BSW4</b>											
SVII10940	Sec VII - Landing steps (BSW4) - construct mass concrete coping	26	05-Dec-16	06-Jan-17	-28	[Red bar from Dec 05 to Jan 06]					



Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	Total Float	2016					2017	
						Sep	Oct	Nov	Dec	Jan		
<b>Landing Steps BSW5</b>												
SVIII1020	Sec VII - Landing steps (BSW5) - construct mass concrete coping	26	05-Dec-16	06-Jan-17	-24							
<b>Landing Steps BSW9</b>												
SVIII1100	Sec VII - Landing steps (BSW9) - construct mass concrete coping	24	05-Dec-16*	04-Jan-17	-21							
<b>Promenade Seawall Parapet Construction</b>												
SVII10400	Sec VII - construct block seawall mass concrete coping & backfill to pavement formation	90	03-Oct-16*	19-Jan-17	-9							
SVII10600	Sec VII - construct seawall parapet (Zone A1, A2 & B)	90	13-Dec-16	05-Apr-17	-9							
<b>Section VIII - Landscape Softworks</b>												
<b>Soft Landscaping Works</b>												
SVIII10040	Sec VIII - Trees Planting	163	31-Aug-16	20-Mar-17	0							
<b>Section X - Protection &amp; Preservation of Trees</b>												
<b>Soft Landscaping Works</b>												
SX10020	Sec X - Protection & Preservation of Trees	326	31-Jan-13 A	22-Jul-17	0							
<b>VO : Construction of Box 4A &amp; 4B</b>												
<b>Box 4A</b>												
4A10000	Concrete Fill with 300 dia. carrier drain (Approx. 50m)	16	26-Sep-16*	11-Oct-16	-152							
4A10020	Internal Suspended Slab & Internal Wall	24	30-Sep-16	23-Oct-16	-152							
<b>Box 4B</b>												
4B10000	Concrete Fill with 300 dia. carrier drain (Approx. 50m)	16	12-Oct-16	27-Oct-16	-144							
4B10010	Internal Suspended Slab & Internal Wall	24	24-Oct-16	16-Nov-16	-152							

Activity ID	Activity Name	Original Duration	Start	Finish	2016			
					Jul	Aug	Sep	Oct
<b>Total</b>		1791d	21-Mar-13 A	13-Dec-17				
<b>DWP-06 (A) - Update Progress As of 20 Jul 16</b>		1791d	21-Mar-13 A	13-Dec-17				
<b>Works in KD2</b>		16d	16-Jun-16 A	30-Jul-16				
<b>Works in TS3-East</b>		16d	16-Jun-16 A	30-Jul-16				
<b>Removal of Temporary Reclamation at TS3(E)</b>		16d	16-Jun-16 A	30-Jul-16				
<b>Construction of Seawall at Eastern side of TS3W</b>		16d	16-Jun-16 A	30-Jul-16				
TS3E_9300	Levelling Stone	4d	16-Jun-16 A	20-Jun-16 A				
TS3E_9310	Seawall Blocks Installation	16d	28-Jun-16 A	22-Jul-16 A				
TS3E_9320	Backfill General Fill	5d	21-Jul-16 A	30-Jul-16				
<b>Works in KD7</b>		102d	01-Jun-16 A	29-Oct-16				
<b>Works in TS3-West</b>		102d	01-Jun-16 A	29-Oct-16				
<b>ELS</b>		30d	01-Jun-16 A	27-Aug-16				
<b>East Portion</b>		13d	17-Jun-16 A	07-Jul-16 A				
<b>Zone E1 (Type 4 to Type 3)</b>		2d	18-Jun-16 A	24-Jun-16 A				
TS3W_1820	Zone E1 - Blinding	2d	18-Jun-16 A	24-Jun-16 A				
<b>Zone E2 (Type 2)</b>		4d	17-Jun-16 A	07-Jul-16 A				
TS3W_1330	Zone E2 - Excavation to Formation Level	2d	17-Jun-16 A	28-Jun-16 A				
TS3W_1830	Zone E2 - Blinding	2d	29-Jun-16 A	07-Jul-16 A				
<b>West Portion</b>		30d	01-Jun-16 A	27-Aug-16				
<b>Zone W1 (Type 2 &amp; Type 1b)</b>		15d	07-Jun-16 A	12-Aug-16				
TS3W_1480	Zone W1 - Excavation for Layer 8	9d	07-Jun-16 A	28-Jul-16				
TS3W_1490	Zone W1 - Strut Installation for SL8	9d	28-Jul-16	06-Aug-16				
TS3W_1860	Zone W1 - Construct 2nos. Barrettes within this zone	4d	06-Aug-16	10-Aug-16				
TS3W_1500	Zone W1 - Excavation to Formation Level	4d	06-Aug-16	10-Aug-16				
TS3W_1840	Zone W1 - Blinding	2d	10-Aug-16	12-Aug-16				
<b>Zone W2 (Type 1a)</b>		28d	01-Jun-16 A	27-Aug-16				
TS3W_1650	Zone W2 - Excavation for Layer 8	6d	01-Jun-16 A	06-Aug-16				
TS3W_1640	Zone W2 - Strut Installation for SL7	6d	02-Jun-16 A	31-Jul-16				
TS3W_1660	Zone W2 - Strut Installation for SL8	6d	06-Aug-16	12-Aug-16				
TS3W_1670	Zone W2 - Soft Excavation to Formation Level	4d	12-Aug-16	16-Aug-16				
TS3W_1870	Zone W2 - Construct 2nos. Barrettes within this zone	4d	17-Aug-16	20-Aug-16				
TS3W_1680	Zone W2 - Rock Excavation to Formation Level	9d	17-Aug-16	25-Aug-16				
TS3W_1850	Zone W2 - Blinding	2d	25-Aug-16	27-Aug-16				
<b>CCT</b>		102d	16-Jun-16 A	29-Oct-16				
<b>Northern &amp; Southern Tunnel</b>		99d	16-Jun-16 A	26-Oct-16				
<b>Zone E1</b>		64d	16-Jun-16 A	21-Sep-16				
<b>Bay 1</b>		64d	16-Jun-16 A	21-Sep-16				
TS3W_2080	Bay 1 - Concrete Strut & Remove SL 5,6,7	7d	20-Jul-16 A	26-Jul-16				
TS3W_2090	Bay 1 - Spray Type Waterproofing, Protection Board & Backfilling	10d	08-Aug-16	17-Aug-16				
TS3W_2100	Bay 1 - Break Trough Bulkhead Bay 1N & 1S	21d	08-Aug-16	28-Aug-16				
<b>Bay N1</b>		55d	28-Jun-16 A	21-Sep-16				
TS3W_2110	Bay N1 - Base Slab	7d	28-Jun-16 A	19-Jul-16 A				
TS3W_2120	Bay N1 - Wall 5	7d	30-Jul-16	05-Aug-16				

- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Milestone

Date	Revision	Checked	Approved
20-Jul-16	Updated to 20th Jul 2016	DML/WC	

Activity ID	Activity Name	Original Duration	Start	Finish	2016			
					Jul	Aug	Sep	Oct
TS3W_2130	Bay N1 - Utility Trough	4d	06-Aug-16	09-Aug-16		Bay N1 - Utility Trough		
TS3W_2140	Bay N1 - OHVD Slab & Hanger Wall	11d	01-Sep-16	11-Sep-16			Bay N1 - OHVD Slab & Hanger Wall	
TS3W_2150	Bay N1 - Roof Slab	10d	12-Sep-16	21-Sep-16			Bay N1 - Roof Slab	
<b>Bay S1</b>		<b>53d</b>	<b>16-Jun-16 A</b>	<b>21-Sep-16</b>				
TS3W_2160	Bay S1 - Base Slab	7d	16-Jun-16 A	11-Jul-16 A	Bay S1 - Base Slab			
TS3W_2170	Bay S1 - Wall 6	7d	01-Aug-16	07-Aug-16		Bay S1 - Wall 6		
TS3W_2180	Bay S1 - Utility Trough	4d	08-Aug-16	11-Aug-16		Bay S1 - Utility Trough		
TS3W_2190	Bay S1 - OHVD Slab & Hanger Wall	11d	01-Sep-16	11-Sep-16			Bay S1 - OHVD Slab & Hanger Wall	
TS3W_2200	Bay S1 - Roof Slab	10d	12-Sep-16	21-Sep-16			Bay S1 - Roof Slab	
<b>Bay 2</b>		<b>44d</b>	<b>16-Jun-16 A</b>	<b>01-Sep-16</b>				
TS3W_2210	Bay 2 - Waterproofing	3d	16-Jun-16 A	27-Jun-16 A	proofing			
TS3W_2220	Bay 2 - Concrete Strut & Remove SL 6,7,8	7d	20-Jul-16	26-Jul-16		Bay 2 - Concrete Strut & Remove SL 6,7,8		
TS3W_2230	Bay 2 - Spray Type Waterproofing, Protection Board & Backfilling	10d	08-Aug-16	17-Aug-16			Bay 2 - Spray Type Waterproofing, Protection Board & Backfilling	
<b>Bay N2</b>		<b>42d</b>	<b>05-Jul-16 A</b>	<b>30-Aug-16</b>				
TS3W_2240	Bay N2 - Base Slab	7d	05-Jul-16 A	23-Jul-16 A	Bay N2 - Base Slab			
TS3W_2250	Bay N2 - Wall 5	7d	30-Jul-16	05-Aug-16		Bay N2 - Wall 5		
TS3W_2260	Bay N2 - Utility Trough	4d	06-Aug-16	09-Aug-16		Bay N2 - Utility Trough		
TS3W_2270	Bay N2 - OHVD Slab & Hanger Wall	11d	10-Aug-16	20-Aug-16			Bay N2 - OHVD Slab & Hanger Wall	
TS3W_2280	Bay N2 - Roof Slab	10d	21-Aug-16	30-Aug-16			Bay N2 - Roof Slab	
<b>Bay S2</b>		<b>41d</b>	<b>28-Jun-16 A</b>	<b>01-Sep-16</b>				
TS3W_2290	Bay S2 - Base Slab	7d	28-Jun-16 A	16-Jul-16 A	Bay S2 - Base Slab			
TS3W_2300	Bay S2 - Wall 6	7d	01-Aug-16	07-Aug-16		Bay S2 - Wall 6		
TS3W_2310	Bay S2 - Utility Trough	4d	08-Aug-16	11-Aug-16		Bay S2 - Utility Trough		
TS3W_2320	Bay S2 - OHVD Slab & Hanger Wall	11d	12-Aug-16	22-Aug-16			Bay S2 - OHVD Slab & Hanger Wall	
TS3W_2330	Bay S2 - Roof Slab	10d	23-Aug-16	01-Sep-16			Bay S2 - Roof Slab	
<b>Zone E2</b>		<b>55d</b>	<b>08-Jul-16 A</b>	<b>12-Sep-16</b>				
<b>Bay 3</b>		<b>55d</b>	<b>08-Jul-16 A</b>	<b>12-Sep-16</b>				
TS3W_2340	Bay 3 - Waterproofing	3d	08-Jul-16 A	13-Jul-16 A	Bay 3 - Waterproofing			
TS3W_2350	Bay 3 - Concrete Strut & Remove SL 6,7,8	7d	31-Jul-16	06-Aug-16		Bay 3 - Concrete Strut & Remove SL 6,7,8		
TS3W_2360	Bay 3 - Spray Type Waterproofing, Protection Board & Backfilling	10d	19-Aug-16	28-Aug-16			Bay 3 - Spray Type Waterproofing, Protection Board & Backfilling	
<b>Bay N3</b>		<b>46d</b>	<b>13-Jul-16 A</b>	<b>10-Sep-16</b>				
TS3W_2370	Bay N3 - Base Slab	7d	13-Jul-16 A	30-Jul-16	Bay N3 - Base Slab			
TS3W_2380	Bay N3 - Wall 5	7d	10-Aug-16	16-Aug-16		Bay N3 - Wall 5		
TS3W_2390	Bay N3 - Utility Trough	4d	17-Aug-16	20-Aug-16		Bay N3 - Utility Trough		
TS3W_2400	Bay N3 - OHVD Slab & Hanger Wall	11d	21-Aug-16	31-Aug-16			Bay N3 - OHVD Slab & Hanger Wall	
TS3W_2410	Bay N3 - Roof Slab	10d	01-Sep-16	10-Sep-16			Bay N3 - Roof Slab	
<b>Bay S3</b>		<b>47d</b>	<b>10-Jul-16 A</b>	<b>12-Sep-16</b>				
TS3W_2420	Bay S3 - Base Slab	7d	10-Jul-16 A	26-Jul-16 A	Bay S3 - Base Slab			
TS3W_2430	Bay S3 - Wall 6	7d	12-Aug-16	18-Aug-16		Bay S3 - Wall 6		
TS3W_2440	Bay S3 - Utility Trough	4d	19-Aug-16	22-Aug-16		Bay S3 - Utility Trough		
TS3W_2450	Bay S3 - OHVD Slab & Hanger Wall	11d	23-Aug-16	02-Sep-16			Bay S3 - OHVD Slab & Hanger Wall	
TS3W_2460	Bay S3 - Roof Slab	10d	03-Sep-16	12-Sep-16			Bay S3 - Roof Slab	
<b>Zone W1</b>		<b>75d</b>	<b>10-Jul-16 A</b>	<b>26-Oct-16</b>				
<b>Bay 4</b>		<b>56d</b>	<b>10-Jul-16 A</b>	<b>07-Oct-16</b>				

Activity ID	Activity Name	Original Duration	Start	Finish	2016			
					Jul	Aug	Sep	Oct
TS3W_2470	Bay 4 - Waterproofing	3d	10-Jul-16 A	20-Jul-16 A	Bay 4 - Waterproofing			
TS3W_2480	Bay 4 - Concrete Strut & Remove SL 6,7,8	7d	24-Aug-16	31-Aug-16	Bay 4 - Concrete Strut & Remove SL 6,7,8			
TS3W_2490	Bay 4 - Spray Type Waterproofing, Protection Board & Backfilling	10d	12-Sep-16	22-Sep-16	Bay 4 - Spray Type Waterproofing, Protection Board & Backfilling			
<b>Bay N4</b>		<b>50d</b>	<b>16-Aug-16</b>	<b>05-Oct-16</b>				
TS3W_2600	Bay N4 - Base Slab	7d	16-Aug-16	23-Aug-16	Bay N4 - Base Slab			
TS3W_2610	Bay N4 - Wall 5	7d	03-Sep-16	10-Sep-16	Bay N4 - Wall 5			
TS3W_2620	Bay N4 - Utility Trough	4d	10-Sep-16	14-Sep-16	Bay N4 - Utility Trough			
TS3W_2630	Bay N4 - OHVD Slab & Hanger Wall	11d	14-Sep-16	25-Sep-16	Bay N4 - OHVD Slab & Hanger Wall			
TS3W_2640	Bay N4 - Roof Slab	10d	25-Sep-16	05-Oct-16	Bay N4 - Roof Slab			
<b>Bay S4</b>		<b>48d</b>	<b>28-Jul-16 A</b>	<b>07-Oct-16</b>				
TS3W_2650	Bay S4 - Base Slab	7d	28-Jul-16 A	24-Aug-16	Bay S4 - Base Slab			
TS3W_2660	Bay S4 - Wall 6	7d	05-Sep-16	12-Sep-16	Bay S4 - Wall 6			
TS3W_2680	Bay S4 - Utility Trough	4d	12-Sep-16	16-Sep-16	Bay S4 - Utility Trough			
TS3W_2690	Bay S4 - OHVD Slab & Hanger Wall	11d	16-Sep-16	27-Sep-16	Bay S4 - OHVD Slab & Hanger Wall			
TS3W_2700	Bay S4 - Roof Slab	10d	27-Sep-16	07-Oct-16	Bay S4 - Roof Slab			
<b>Bay 5</b>		<b>59d</b>	<b>28-Jul-16 A</b>	<b>10-Oct-16</b>				
TS3W_2710	Bay 5 - Waterproofing	3d	28-Jul-16 A	15-Aug-16	Bay 5 - Waterproofing			
TS3W_2720	Bay 5 - Concrete Strut & Remove SL 6,7,8	7d	27-Aug-16	03-Sep-16	Bay 5 - Concrete Strut & Remove SL 6,7,8			
TS3W_2730	Bay 5 - Spray Type Waterproofing, Protection Board & Backfilling	10d	15-Sep-16	25-Sep-16	Bay 5 - Spray Type Waterproofing, Protection Board & Backfilling			
<b>Bay N5</b>		<b>50d</b>	<b>19-Aug-16</b>	<b>08-Oct-16</b>				
TS3W_2740	Bay N5 - Base Slab	7d	19-Aug-16	26-Aug-16	Bay N5 - Base Slab			
TS3W_2750	Bay N5 - Wall 5	7d	06-Sep-16	13-Sep-16	Bay N5 - Wall 5			
TS3W_2760	Bay N5 - Utility Trough	4d	13-Sep-16	17-Sep-16	Bay N5 - Utility Trough			
TS3W_2770	Bay N5 - OHVD Slab & Hanger Wall	11d	17-Sep-16	28-Sep-16	Bay N5 - OHVD Slab & Hanger Wall			
TS3W_2780	Bay N5 - Roof Slab	10d	28-Sep-16	08-Oct-16	Bay N5 - Roof Slab			
<b>Bay S5</b>		<b>51d</b>	<b>20-Aug-16</b>	<b>10-Oct-16</b>				
TS3W_2790	Bay S5 - Base Slab	7d	20-Aug-16	27-Aug-16	Bay S5 - Base Slab			
TS3W_2800	Bay S5 - Wall 6	7d	08-Sep-16	15-Sep-16	Bay S5 - Wall 6			
TS3W_2810	Bay S5 - Utility Trough	4d	15-Sep-16	19-Sep-16	Bay S5 - Utility Trough			
TS3W_2820	Bay S5 - OHVD Slab & Hanger Wall	11d	19-Sep-16	30-Sep-16	Bay S5 - OHVD Slab & Hanger Wall			
TS3W_2830	Bay S5 - Roof Slab	10d	30-Sep-16	10-Oct-16	Bay S5 - Roof Slab			
<b>Bay 6</b>		<b>72d</b>	<b>15-Aug-16</b>	<b>26-Oct-16</b>				
TS3W_2840	Bay 6 - Waterproofing	3d	15-Aug-16	18-Aug-16	Bay 6 - Waterproofing			
TS3W_2850	Bay 6 - Concrete Strut & Remove SL 6,7,8	7d	27-Aug-16	03-Sep-16	Bay 6 - Concrete Strut & Remove SL 6,7,8			
TS3W_2860	Bay 6 - Spray Type Waterproofing, Protection Board & Backfilling	10d	15-Sep-16	25-Sep-16	Bay 6 - Spray Type Waterproofing, Protection Board & Backfilling			
<b>Bay N6</b>		<b>66d</b>	<b>18-Aug-16</b>	<b>23-Oct-16</b>				
TS3W_2870	Bay N6 - Base Slab	7d	18-Aug-16	25-Aug-16	Bay N6 - Base Slab			
TS3W_2880	Bay N6 - Wall 5	7d	06-Sep-16	13-Sep-16	Bay N6 - Wall 5			
TS3W_2890	Bay N6 - Utility Trough	4d	13-Sep-16	17-Sep-16	Bay N6 - Utility Trough			
TS3W_2900	Bay N6 - OHVD Slab & Hanger Wall	11d	02-Oct-16	13-Oct-16	Bay N6 - OHVD Slab & Hanger Wall			
TS3W_2910	Bay N6 - Roof Slab	10d	13-Oct-16	23-Oct-16	Bay N6 - Roof Slab			
<b>Bay S6</b>		<b>67d</b>	<b>20-Aug-16</b>	<b>26-Oct-16</b>				
TS3W_2920	Bay S6 - Base Slab	7d	20-Aug-16	27-Aug-16	Bay S6 - Base Slab			
TS3W_2930	Bay S6 - Wall 6	7d	08-Sep-16	15-Sep-16	Bay S6 - Wall 6			



Activity ID	Activity Name	Original Duration	Start	Finish	2016				
					Jul	Aug	Sep	Oct	
TS3W_2940	Bay S6 - Utility Trough	4d	15-Sep-16	19-Sep-16				■ Bay S6 - Utility Trough	
TS3W_2950	Bay S6 - OHVD Slab & Hanger Wall	11d	05-Oct-16	16-Oct-16					■ Bay S6 - OHVD Slab & Hanger Wall
TS3W_2960	Bay S6 - Roof Slab	10d	16-Oct-16	26-Oct-16					■ Bay S6 - Roof Slab
<b>Bay SR6</b>		<b>7d</b>	<b>25-Sep-16</b>	<b>02-Oct-16</b>					
SR8_S_1250	SR8 - Bay SR6 Base Slab	7d	25-Sep-16	02-Oct-16				■ SR8 - Bay SR6 Base Slab	
<b>Zone W2</b>		<b>58d</b>	<b>27-Aug-16</b>	<b>24-Oct-16</b>					
<b>Bay 7</b>		<b>58d</b>	<b>27-Aug-16</b>	<b>24-Oct-16</b>					
TS3W_3220	Bay 7 - Waterproofing (Include SR8 - Bay SR7)	3d	27-Aug-16	30-Aug-16			■ Bay 7 - Waterproofing (Include SR8 - Bay SR7)		
TS3W_3230	Bay 7 - Concrete Strut & Remove SL 6,7,8	7d	15-Sep-16	22-Sep-16				■ Bay 7 - Concrete Strut & Remove SL 6,7,8	
TS3W_3240	Bay 7 - Spray Type Waterproofing, Protection Board & Backfilling	10d	29-Sep-16	09-Oct-16					■ Bay 7 - Spray Type Waterproofing, Protection Board & Backfilling
<b>Bay N7</b>		<b>55d</b>	<b>30-Aug-16</b>	<b>24-Oct-16</b>					
TS3W_3250	Bay N7 - Base Slab	7d	30-Aug-16	06-Sep-16			■ Bay N7 - Base Slab		
TS3W_3260	Bay N7 - Wall 5 & 1	7d	22-Sep-16	29-Sep-16				■ Bay N7 - Wall 5 & 1	
TS3W_3270	Bay N7 - Utility Trough	4d	29-Sep-16	03-Oct-16				■ Bay N7 - Utility Trough	
TS3W_3280	Bay N7 - OHVD	11d	03-Oct-16	14-Oct-16				■ Bay N7 - OHVD	
TS3W_3290	Bay N7 - Roof Slab	10d	14-Oct-16	24-Oct-16					■ Bay N7 - Roof Slab
<b>Bay S7</b>		<b>46d</b>	<b>08-Sep-16</b>	<b>24-Oct-16</b>					
TS3W_3300	Bay S7 - Base Slab	7d	08-Sep-16	15-Sep-16			■ Bay S7 - Base Slab		
TS3W_3310	Bay S7 - Wall 6 & 2	7d	22-Sep-16	29-Sep-16				■ Bay S7 - Wall 6 & 2	
TS3W_3320	Bay S7 - Utility Trough	4d	29-Sep-16	03-Oct-16				■ Bay S7 - Utility Trough	
TS3W_3330	Bay S7 - OHVD	11d	03-Oct-16	14-Oct-16				■ Bay S7 - OHVD	
TS3W_3340	Bay S7 - Roof Slab	10d	14-Oct-16	24-Oct-16					■ Bay S7 - Roof Slab
<b>Bay SR7</b>		<b>46d</b>	<b>08-Sep-16</b>	<b>24-Oct-16</b>					
SR8_S_1300	SR8 - Bay SR7 - Base Slab	7d	08-Sep-16	15-Sep-16			■ SR8 - Bay SR7 - Base Slab		
SR8_S_1310	SR8 - Bay SR7 - Wall	7d	22-Sep-16	29-Sep-16				■ SR8 - Bay SR7 - Wall	
SR8_S_1320	SR8 - Bay SR7 - Utility Trough	4d	29-Sep-16	03-Oct-16				■ SR8 - Bay SR7 - Utility Trough	
SR8_S_1330	SR8 - Bay SR7 - OHVD	11d	03-Oct-16	14-Oct-16				■ SR8 - Bay SR7 - OHVD	
SR8_S_1340	SR8 - Bay SR7 - Roof Slab	10d	14-Oct-16	24-Oct-16					■ SR8 - Bay SR7 - Roof Slab
<b>Bay 8</b>		<b>54d</b>	<b>30-Aug-16</b>	<b>23-Oct-16</b>					
TS3W_3400	Bay 8 - Waterproofing (Include SR8 - Bay SR8)	3d	30-Aug-16	02-Sep-16			■ Bay 8 - Waterproofing (Include SR8 - Bay SR8)		
TS3W_3410	Bay 8 - Concrete Strut & Remove SL 6,7,8	7d	18-Sep-16	25-Sep-16				■ Bay 8 - Concrete Strut & Remove SL 6,7,8	
TS3W_3420	Bay 8 - Spray Type Waterproofing, Protection Board & Backfilling	10d	02-Oct-16	12-Oct-16					■ Bay 8 - Spray Type Waterproofing, Protection Board & Backfilling
TS3W_3430	Bay 8 - Break Trough Bulkhead Bay 8N, 8S & SR8	21d	02-Oct-16	23-Oct-16					■ Bay 8 - Break Trough Bulkhead Bay 8N, 8S & SR8
<b>Bay N8</b>		<b>34d</b>	<b>02-Sep-16</b>	<b>06-Oct-16</b>					
TS3W_3440	Bay N8 - Base Slab	7d	02-Sep-16	09-Sep-16			■ Bay N8 - Base Slab		
TS3W_3450	Bay N8 - Wall 5 & 1	7d	25-Sep-16	02-Oct-16				■ Bay N8 - Wall 5 & 1	
TS3W_3460	Bay N8 - Utility Trough	4d	02-Oct-16	06-Oct-16				■ Bay N8 - Utility Trough	
<b>Bay S8</b>		<b>25d</b>	<b>11-Sep-16</b>	<b>06-Oct-16</b>					
TS3W_3490	Bay S8 - Base Slab	7d	11-Sep-16	18-Sep-16			■ Bay S8 - Base Slab		
TS3W_3500	Bay S8 - Wall 6 & 2	7d	25-Sep-16	02-Oct-16				■ Bay S8 - Wall 6 & 2	
TS3W_3600	Bay S8 - Utility Trough	4d	02-Oct-16	06-Oct-16				■ Bay S8 - Utility Trough	
<b>Bay SR8</b>		<b>25d</b>	<b>11-Sep-16</b>	<b>06-Oct-16</b>					
SR8_S_1350	SR8 - Bay SR8 - Base Slab	7d	11-Sep-16	18-Sep-16			■ SR8 - Bay SR8 - Base Slab		
SR8_S_1360	SR8 - Bay SR8 - Wall	7d	25-Sep-16	02-Oct-16				■ SR8 - Bay SR8 - Wall	

Activity ID	Activity Name	Original Duration	Start	Finish	2016			
					Jul	Aug	Sep	Oct
SR8_S_1370	SR8 - Utility Trough	4d	02-Oct-16	06-Oct-16				SR8 - Utility Trough
<b>Egress Passage (EP-02) &amp; Cross Passage (CP31)</b>		42d	02-Sep-16	13-Oct-16				
TS3W_3680	CP-31 + EP-02 Stair Case Structure at Bay N2 & S2	21d	02-Sep-16	22-Sep-16			CP-31 + EP-02 Stair Case Structure at Bay N2 & S2	
TS3W_3690	EP-02 Corridor on Top of S2 & S3 Roof	21d	23-Sep-16	13-Oct-16			EP-02 Corridor on Top of S2 & S3 Roof	
<b>Egress Passage (EP-03) &amp; Cross Passage (CP-30)</b>		11d	08-Sep-16	19-Sep-16				
TS3W_3700	CP-30 in Bay 5	7d	08-Sep-16	15-Sep-16			CP-30 in Bay 5	
TS3W_3710	Waterproofing to CP-30 & Backfilling up to SR8 BaySR6 Base Slab Bottom	4d	15-Sep-16	19-Sep-16			Waterproofing to CP-30 & Backfilling up to SR8 BaySR6 Base Slab Bottom	
<b>Waterproofing to Roof &amp; Screeding</b>		51d	31-Aug-16	20-Oct-16				
<b>Zone E1 (Bay 1 to Bay 2)</b>		32d	31-Aug-16	01-Oct-16				
TS3W_3760	Bay 2N - Waterproofing & Screeding	10d	31-Aug-16	09-Sep-16			Bay 2N - Waterproofing & Screeding	
TS3W_3770	Bay 2S - Waterproofing & Screeding	10d	02-Sep-16	11-Sep-16			Bay 2S - Waterproofing & Screeding	
TS3W_3740	Bay 1N - Waterproofing & Screeding	10d	22-Sep-16	01-Oct-16			Bay 1N - Waterproofing & Screeding	
TS3W_3750	Bay 1S - Waterproofing & Screeding	10d	22-Sep-16	01-Oct-16			Bay 1S - Waterproofing & Screeding	
<b>Zone E2 (Bay 3)</b>		12d	11-Sep-16	22-Sep-16				
TS3W_3780	Bay 3N - Waterproofing & Screeding	10d	11-Sep-16	20-Sep-16			Bay 3N - Waterproofing & Screeding	
TS3W_3790	Bay 3S - Waterproofing & Screeding	10d	13-Sep-16	22-Sep-16			Bay 3S - Waterproofing & Screeding	
<b>Zone W1 (Bay 4 to Bay 6)</b>		15d	05-Oct-16	20-Oct-16				
TS3W_3800	Bay 4N - Waterproofing & Screeding	10d	05-Oct-16	15-Oct-16			Bay 4N - Waterproofing & Screeding	
TS3W_3810	Bay 4S - Waterproofing & Screeding	10d	07-Oct-16	17-Oct-16			Bay 4S - Waterproofing & Screeding	
TS3W_3820	Bay 5N - Waterproofing & Screeding	10d	08-Oct-16	18-Oct-16			Bay 5N - Waterproofing & Screeding	
TS3W_3830	Bay 5S - Waterproofing & Screeding	10d	10-Oct-16	20-Oct-16			Bay 5S - Waterproofing & Screeding	
<b>SR8 Tunnel</b>		102d	20-Jul-16	29-Oct-16				
<b>Waterproofing to Base Slab</b>		10d	20-Jul-16	29-Jul-16				
SR8_S_1000	Waterproof to Base Slab - Bay SR1 to SR3A	10d	20-Jul-16	29-Jul-16			Waterproof to Base Slab - Bay SR1 to SR3A	
<b>Bay SR1</b>		32d	30-Jul-16	30-Aug-16				
SR8_S_1010	SR8 - Bay SR1 - Base Slab	7d	30-Jul-16	05-Aug-16			SR8 - Bay SR1 - Base Slab	
SR8_S_1020	SR8 - Bay SR1 - Utility Trough	4d	06-Aug-16	09-Aug-16			SR8 - Bay SR1 - Utility Trough	
SR8_S_1030	SR8 - Bay SR1 - OHVD Slab & Hanger Wall	11d	10-Aug-16	20-Aug-16			SR8 - Bay SR1 - OHVD Slab & Hanger Wall	
SR8_S_1040	SR8 - Bay SR1 - Roof Slab	10d	21-Aug-16	30-Aug-16			SR8 - Bay SR1 - Roof Slab	
<b>Bay SR2</b>		32d	04-Aug-16	04-Sep-16				
SR8_S_1050	SR8 - Bay SR2 - Base Slab	7d	04-Aug-16	10-Aug-16			SR8 - Bay SR2 - Base Slab	
SR8_S_1060	SR8 - Bay SR2 - Utility Trough	4d	11-Aug-16	14-Aug-16			SR8 - Bay SR2 - Utility Trough	
SR8_S_1070	SR8 - Bay SR2 - OHVD Slab & Hanger Wall	11d	15-Aug-16	25-Aug-16			SR8 - Bay SR2 - OHVD Slab & Hanger Wall	
SR8_S_1080	SR8 - Bay SR2 - Roof Slab	10d	26-Aug-16	04-Sep-16			SR8 - Bay SR2 - Roof Slab	
<b>Bay SR3 (Part Within Zone E2)</b>		42d	13-Sep-16	24-Oct-16				
SR8_S_1090	Breaking to Cut Off Level of Temporary Diaphragm Wall	3d	13-Sep-16	15-Sep-16			Breaking to Cut Off Level of Temporary Diaphragm Wall	
SR8_S_1100	SR8 - Bay SR3 - Base Slab	7d	16-Sep-16	22-Sep-16			SR8 - Bay SR3 - Base Slab	
SR8_S_1110	SR8 - Bay SR3 - Wall	7d	23-Sep-16	29-Sep-16			SR8 - Bay SR3 - Wall	
SR8_S_1120	SR8 - Bay SR3 - Utility Trough	4d	30-Sep-16	03-Oct-16			SR8 - Bay SR3 - Utility Trough	
SR8_S_1130	SR8 - Bay SR3 - OHVD Slab & Hanger Wall	11d	04-Oct-16	14-Oct-16			SR8 - Bay SR3 - OHVD Slab & Hanger Wall	
SR8_S_1140	SR8 - Bay SR3 - Roof Slab	10d	15-Oct-16	24-Oct-16			SR8 - Bay SR3 - Roof Slab	
<b>Bay SR4 (Within Zone W1)</b>		32d	27-Sep-16	29-Oct-16				
SR8_S_1150	SR8 - Bay SR4 - Base Slab	10d	27-Sep-16	07-Oct-16			SR8 - Bay SR4 - Base Slab	
SR8_S_1160	SR8 - Bay SR4 - Wall	7d	07-Oct-16	14-Oct-16			SR8 - Bay SR4 - Wall	



Activity ID	Activity Name	Original Duration	Start	Finish	2016				
					Jul	Aug	Sep	Oct	
<b>Bay C1</b>									
SR8_ZC_1430	Bay C1 - Concrete for Gap of Base Slab & Waterproofing	3d	07-Oct-16	10-Oct-16					Bay C1 - Concrete for Gap of
SR8_ZC_1440	Bay C1 - Base Slab & Drainage Pipe	5d	10-Oct-16	15-Oct-16					Bay C1 - Base Slab
SR8_ZC_1450	Bay C1 - Remove Strut SL5	3d	15-Oct-16	18-Oct-16					Bay C1 - Ren
SR8_ZC_1460	Bay C1 - Install T-Grid Waterproofing for Wall & Vertical Blinding	6d	18-Oct-16	24-Oct-16					Bay C1 - B
<b>Bay C2</b>									
SR8_ZC_1570	Bay C2 - Concrete for Gap of Base Slab & Waterproofing	3d	10-Oct-16	13-Oct-16					Bay C2 - Concrete for
SR8_ZC_1580	Bay C2 - Base Slab & Drainage Pipe	5d	15-Oct-16	20-Oct-16					Bay C2 -
<b>Bay C3</b>									
SR8_ZC_1710	Bay C3 - Concrete for Gap of Base Slab & Waterproofing	3d	07-Oct-16	10-Oct-16					Bay C3 - Concrete for Gap of
SR8_ZC_1720	Bay C3 - Base Slab & Drainage Pipe	5d	10-Oct-16	15-Oct-16					Bay C3 - Base Slab
SR8_ZC_1730	Bay C3 - Remove Strut SL5	3d	15-Oct-16	18-Oct-16					Bay C3 - Ren
SR8_ZC_1740	Bay C3 - Install T-Grid Waterproofing for Wall & Vertical Blinding	6d	18-Oct-16	24-Oct-16					Bay C3 - B
<b>Bay C4</b>									
SR8_ZC_1850	Bay C4 - Concrete for Gap of Base Slab & Waterproofing	3d	10-Oct-16	13-Oct-16					Bay C4 - Concrete for
SR8_ZC_1860	Bay C4 - Base Slab & Drainage Pipe	4d	19-Oct-16	23-Oct-16					Bay C4 -
<b>Bay C5</b>									
SR8_ZC_2000	Bay C5 - Concrete for Gap of Base Slab & Waterproofing	3d	10-Oct-16	13-Oct-16					Bay C5 - Concrete for
SR8_ZC_2010	Bay C5 - Base Slab & Drainage Pipe	6d	13-Oct-16	19-Oct-16					Bay C5 - B
SR8_ZC_2020	Bay C5 - Remove Strut SL5	3d	19-Oct-16	22-Oct-16					Bay C5 -
<b>Bay C6</b>									
SR8_ZC_2120	Bay C6 - Waterproofing	2d	13-Oct-16	15-Oct-16					Bay C6 - Waterpr
SR8_ZC_2130	Bay C6 - Base Slab & Drainage Pipe	6d	19-Oct-16	25-Oct-16					Bay C6 -
<b>SR8 (Zone B) - Ch.385.000 to Ch.317.500 - (Inside Victoria Park to Tunnel Portal)</b>									
<b>SR8 (Zone B) Tunnel - ELS / CCT / BF Works ( 7 Bays Ch. 385.000 to Ch.317.500)</b>									
<b>Portal Structure</b>									
<b>Roof Slab Construction</b>									
Bay B3 (CH351.8 to CH368)									
SR8_ZB_1340	B3 - Remove Upper Struts inside Tunnel Box	4d	08-Jun-16 A	20-Jun-16 A					inside Tunnel Box
<b>Backfill &amp; Remove Struts</b>									
SR8_ZB_1350	Zone B - Backfill Gap between Structural Wall & Pipe Piles	4d	19-Apr-16 A	05-Aug-16					Zone B - Backfill Gap between Structural Wall & Pipe Piles
SR8_ZB_1360	Zone B - Remove Remaining Struts near Ground Level	8d	06-Aug-16	15-Aug-16					Zone B - Remove Remaining Struts near Ground Level
SR8_ZB_1380	Zone B - Remove Top Layer of Strut for Pump House Shaft Construction	8d	15-Aug-16	24-Aug-16					Zone B - Remove Top Layer of Strut for Pump House Shaft Construction
<b>OHVD</b>									
Bay B2 (CH338.625 to CH351.8)									
SR8_ZB_1390	Zone B - OHVD Bay 2 - Erect Scaffolding & Soffit Formwork	6d	17-Sep-16*	23-Sep-16					Zone B - OHVD Bay 2 - Erect Scaffolding & Soffit Formwork
SR8_ZB_1400	Zone B - OHVD Bay 2 - Rebar Fixing for Slab of OHVD	3d	24-Sep-16	27-Sep-16					Zone B - OHVD Bay 2 - Rebar Fixing for Slab of OHVD
SR8_ZB_1410	Zone B - OHVD Concrete of Slab of OHVD	1d	28-Sep-16	28-Sep-16					Zone B - OHVD Concrete of Slab of OHVD
SR8_ZB_1420	Zone B - OHVD Rebar Fixing to Wall	1d	29-Sep-16	29-Sep-16					Zone B - OHVD Rebar Fixing to Wall
SR8_ZB_1430	Zone B - OHVD Erect Wall Formwork for OHVD	2d	30-Sep-16	03-Oct-16					Zone B - OHVD Erect Wall Formwork for
SR8_ZB_1440	Zone B - OHVD Concrete Hanger Wall of OHVDV	1d	04-Oct-16	04-Oct-16					Zone B - OHVD Concrete Hanger Wall
SR8_ZB_1450	Zone B - OHVD Curing Period for OHVD Slab	10d	04-Oct-16	14-Oct-16					Zone B - OHVD Curi
SR8_ZB_1460	Zone B - OHVD Remove Soffit Formwork & Scaffolding	5d	14-Oct-16	20-Oct-16					Zone B -
Bay B3 (CH351.8 to CH368)									

Activity ID	Activity Name	Original Duration	Start	Finish	2016				
					Jul	Aug	Sep	Oct	
SR8_ZB_1470	Zone B - OHVD Bay 3 - Erect Scaffolding & Soffit Formwork	6d	05-Oct-16	12-Oct-16					Zone B - OHVD Bay 3 -
SR8_ZB_1480	Zone B - OHVD Bay 3 - Rebar Fixing for Slab of OHVD	3d	13-Oct-16	15-Oct-16					Zone B - OHVD Bay 3 -
SR8_ZB_1490	Zone B - OHVD Bay 3 - Concrete of Slab of OHVD	1d	17-Oct-16	17-Oct-16					Zone B - OHVD Bay 3 -
SR8_ZB_1500	Zone B - OHVD Bay 3 - Rebar Fixing to Wall	1d	18-Oct-16	18-Oct-16					Zone B - OHVD Bay 3 -
SR8_ZB_1510	Zone B - OHVD Bay 3 - Erect Wall Formwork for OHVD	2d	19-Oct-16	20-Oct-16					Zone B - OHVD Bay 3 -
<b>Utility Trough</b>		21d	17-Sep-16	13-Oct-16					
<b>Left Hand Side</b>		21d	17-Sep-16	13-Oct-16					
SR8_ZB_1550	Zone B - U trough (LHS) Bay 1	7d	17-Sep-16*	24-Sep-16					Zone B - U trough (LHS) Bay 1
SR8_ZB_1560	Zone B - U trough (LHS) Bay 2	7d	26-Sep-16	04-Oct-16					Zone B - U trough (LHS) Bay 2
SR8_ZB_1570	Zone B - U trough (LHS) Bay 3	7d	05-Oct-16	13-Oct-16					Zone B - U trough (LHS) Bay 3
<b>Pump House</b>		35d	24-Aug-16	06-Oct-16					
<b>Access Hut Near Ground Level</b>		14d	24-Aug-16	09-Sep-16					
SR8_ZB_1800	PS- Internal Wall Formwork	4d	24-Aug-16	29-Aug-16					PS- Internal Wall Formwork
SR8_ZB_1810	PS- Erect Scaffolding + Roof Soffit Fromwork	5d	29-Aug-16	03-Sep-16					PS- Erect Scaffolding + Roof Soffit Fromwork
SR8_ZB_1820	PS- Rebar Fixing	4d	03-Sep-16	08-Sep-16					PS- Rebar Fixing
SR8_ZB_1830	PS- Place Concrete to Wall & Roof Slab	1d	08-Sep-16	09-Sep-16					PS- Place Concrete to Wall & Roof Slab
<b>Floor Slabs &amp; Partition Walls</b>		21d	09-Sep-16	06-Oct-16					
SR8_ZB_1860	PS-Internal Wall Inside Pump House	21d	09-Sep-16	06-Oct-16					PS-Internal Wall Inside Pump House
<b>SR8 (Zone A) - Ch 317.500 to Ch 210.000 - U-Structure &amp; Slab (Victoria Park)</b>		119d	15-May-16 A	13-Sep-16					
<b>RC CCT &amp; Backfill Ch317.5000 to Ch240.000</b>		48d	20-Jul-16	13-Sep-16					
<b>Structure</b>		48d	20-Jul-16	13-Sep-16					
<b>Utility Through</b>		48d	20-Jul-16	13-Sep-16					
SR8_ZA_1260	Zone A - Utility Trough	48d	20-Jul-16	13-Sep-16					Zone A - Utility Trough
<b>SR8 Structural Slab Ch.240.000 to Ch.210.000</b>		91d	15-May-16 A	16-Aug-16					
SR8_2330	Zone A - Remove Temporary Stockpile for Type 1 Excavated Material	14d	15-May-16 A	07-Jul-16 A					Zone A - Remove Temporary Stockpile for Type 1 Excavated Material
SR8_2090B	Zone A - Wall Stern - Bay 3	14d	20-Jul-16	02-Aug-16					Zone A - Wall Stern - Bay 3
SR8_2090C	Zone A - Profile Barrier for Utilities Trough	14d	03-Aug-16	16-Aug-16					Zone A - Profile Barrier for Utilities Trough
<b>Aone A &amp; B - Backfill &amp; Reinstatement Works Including Removal of Struts</b>		28d	08-Aug-16	09-Sep-16					
SR8_1920	SR8 U structure - Backfilling & Compaction + Removal of Struts & Sheet Pile	14d	08-Aug-16	24-Aug-16					SR8 U structure - Backfilling & Compaction + Removal of Struts & Sheet Pile
SR8_1930	Remove and/or Pull Sheet Piling Materials	14d	24-Aug-16	09-Sep-16					Remove and/or Pull Sheet Piling Materials
<b>Works in KD9</b>		155d	30-Jan-16 A	14-Nov-16					
<b>Tsing Fung St - RW &amp; Subway Extension &amp; Toe Wall at Hing Fat St</b>		116d	02-May-16 A	21-Oct-16					
<b>Ret. Wall &amp; TF Subway Extension (Portion V)</b>		67d	02-May-16 A	22-Aug-16					
<b>Retaining Wall RW8C at Tsing Fung Street (Portion V)</b>		67d	02-May-16 A	22-Aug-16					
VP_1390	RW8C - Demolish Top Portion of Existing Wall Head at Boundary Fence	18d	02-May-16 A	05-Aug-16					RW8C - Demolish Top Portion of Existing Wall Head at Boundary Fence
VP_1370A	RW8C - Install Steel Railing on Top of RW8C	14d	06-Aug-16	22-Aug-16					RW8C - Install Steel Railing on Top of RW8C
<b>Subway Extension at Tsing Fung Street (Portion VIII)</b>		14d	20-Jul-16	04-Aug-16					
VP_1375.50	TFS Subway extension - install Railing	14d	20-Jul-16	04-Aug-16					TFS Subway extension - install Railing
<b>Retaining Wall + Toe Wall at Hing Fat Street</b>		78d	20-Jul-16	21-Oct-16					
<b>Retaining Wall RW8D</b>		76d	20-Jul-16	19-Oct-16					
<b>Bay 3(10m) to Bay 4(10m)</b>		31d	20-Jul-16	24-Aug-16					
RW8D_1020	RW8D(B3 to B4) - Remove Base Formwork	15d	20-Jul-16	05-Aug-16					RW8D(B3 to B4) - Remove Base Formwork
RW8D_1030	RW8D(B3 to B4) - Wall Stems	7d	06-Aug-16	13-Aug-16					RW8D(B3 to B4) - Wall Stems
RW8D_1040	RW8D(B3 to B4) - Remove Wall Formworks & Repair F5 Finish	5d	15-Aug-16	19-Aug-16					RW8D(B3 to B4) - Remove Wall Formworks & Repair F5 Finish

Activity ID	Activity Name	Original Duration	Start	Finish	2016			
					Jul	Aug	Sep	Oct
RW8D_1050	RW8D(B3 to B4) - Backfill to Ground Level	4d	20-Aug-16	24-Aug-16				
<b>Bay 2(10m) to Bay 1(12.5m)</b>		33d	25-Aug-16	04-Oct-16				
RW8D_1060	RW8D(B2 to B1) - Excavation & Blinding	8d	25-Aug-16	02-Sep-16				
RW8D_1070	RW8D(B2 to B1) - Base Slab	7d	03-Sep-16	10-Sep-16				
RW8D_1080	RW8D(B2 to B1) - Remove Base Formwork	2d	12-Sep-16	13-Sep-16				
RW8D_1090	RW8D(B2 to B1) - Wall Stems	7d	14-Sep-16	22-Sep-16				
RW8D_1100	RW8D(B2 to B1) - Remove Wall Formworks & Repair F5 Finish	5d	23-Sep-16	28-Sep-16				
RW8D_1110	RW8D(B2 to B1) - Backfill to Ground Level	4d	29-Sep-16	04-Oct-16				
<b>Toe Wall (8m)</b>		12d	05-Oct-16	19-Oct-16				
RW8D_1120	RW8DToe Wall - Excavation & Blinding	8d	05-Oct-16	14-Oct-16				
RW8D_1130	RW8DToe Wall - Toe Wall Construction	4d	15-Oct-16	19-Oct-16				
<b>Retaining Wall RW8E</b>		14d	05-Oct-16	21-Oct-16				
RW8E_2000	RW8E - Excavation & Temporary Works	14d	05-Oct-16	21-Oct-16				
<b>SR8 External Works: Raod &amp; Drain, Surfacing, Furnitures, Traffic Signs etc.</b>		155d	30-Jan-16 A	14-Nov-16				
<b>WSD Connection for Watermain for Zone 1 to Zone 4</b>		28d	13-Oct-16	14-Nov-16				
EX_WSD_1020	Zone 2 - DN 100 MDPE Water Main Ready for WSD Connection	28d	13-Oct-16	14-Nov-16				
<b>Zone 1 - Area Form RW8E to Subway Extension</b>		21d	05-Oct-16	29-Oct-16				
<b>External Works at Hing Fat Street Footpath</b>		21d	05-Oct-16	29-Oct-16				
EX_Z1_1070	Zone 1 - DS16 - Footing	21d	05-Oct-16	29-Oct-16				
<b>Zone 2 - Subway Extensiion to New Lay-by</b>		141d	30-Jan-16 A	28-Oct-16				
<b>Works Within victoria Park Area</b>		141d	30-Jan-16 A	28-Oct-16				
EX_Z2_1040	Zone 2 - Laying DN150 Sewer	21d	30-Jan-16 A	14-Sep-16				
EX_Z2_1000	Zone 2 - Remove Existing Boundary Wall Footing at Tsing Fung Street	14d	02-May-16 A	04-Aug-16				
EX_Z2_1010	Zone 2 - Constrtuction of VMS6 Footing	21d	05-Aug-16	29-Aug-16				
EX_Z2_1020	Zone 2 - Construction of FVMSh3 Footing	21d	05-Aug-16	29-Aug-16				
EX_Z2_1030	Zone 2 - Construction of 15m CCTV Camera High Mast Footing at Lay-by	21d	05-Aug-16	29-Aug-16				
EX_Z2_1050	Zone 2 - Laying DN100 MDPE Water Main - F01	21d	15-Sep-16	12-Oct-16				
EX_Z2_1060	Zone 2 - Laying DN225 Strom Drain	14d	15-Sep-16	03-Oct-16				
EX_Z2_1070	Zone 2 - Laying DN40 Irrigation Main	14d	13-Oct-16	28-Oct-16				
<b>Zone 4 - Zone A to Zone C within Victoria Park</b>		35d	09-Sep-16	24-Oct-16				
<b>Footing Along U-struture &amp; Portal Both Sides</b>		35d	09-Sep-16	24-Oct-16				
EX_Z4_1000	Zone 4 - Sewer & Strom Drain Pipe Laying	21d	09-Sep-16	06-Oct-16				
EX_Z4_1010	Zone 4 - Laying DN40 Irrigation Main	14d	06-Oct-16	24-Oct-16				
EX_Z4_1020	Zone 4 - Overheight Detector Footing & Draw Pits at Both Sides	14d	06-Oct-16	24-Oct-16				
<b>Works in Victoria Park</b>		1470d	21-Mar-13 A	13-Dec-17				
<b>Re-Provisioning Works</b>		123d	27-Apr-16 A	13-Dec-16				
<b>Nursery Compound</b>		123d	27-Apr-16 A	13-Dec-16				
<b>Submission</b>		123d	27-Apr-16 A	13-Dec-16				
<b>Structural Submission</b>		21d	27-Apr-16 A	12-Aug-16				
<b>Method Statement</b>		21d	27-Apr-16 A	12-Aug-16				
VP_NC_1020	Method Statement - Submission	7d	27-Apr-16 A	19-Jul-16 A				
VP_NC_1030	Method Statement - ER Review and Approval	21d	20-Jul-16	12-Aug-16				
<b>ABWF Submission</b>		109d	22-Jun-16 A	26-Nov-16				
<b>Material</b>		88d	22-Jun-16 A	02-Nov-16				

Activity ID	Activity Name	Original Duration	Start	Finish	2016			
					Jul	Aug	Sep	Oct
VP_NC_1040	ABWF Materail - Submission for Specification and Samples	14d	22-Jun-16 A	14-Jul-16 A	ABWF Materail - Submission for Specification and Samples			
VP_NC_1050	ABWF Materail - ER Review and Approval	28d	20-Jul-16	20-Aug-16	ABWF Materail - ER Review and Approval			
VP_NC_1060	ABWF Issue P.O. / Manufacturing / Fabrication	30d	22-Aug-16	26-Sep-16	ABWF Issue P.O. / Manufacturing / Fabrication			
VP_NC_1070	ABWF Materail Delivery	30d	27-Sep-16	02-Nov-16	ABWF Materail Delivery			
<b>Shop Drawing</b>		81d	22-Aug-16	26-Nov-16				
VP_NC_1080	ABWF Shop Drawing - Submission	21d	22-Aug-16	14-Sep-16	ABWF Shop Drawing - Submission			
VP_NC_1090	ABWF Shop Drawing - ER Review and Approval	60d	15-Sep-16	26-Nov-16	ABWF Shop Drawing - ER Review and Approval			
<b>Method Statement</b>		42d	22-Aug-16	12-Oct-16				
VP_NC_1100	ABWF Method Statement - Submission	14d	22-Aug-16	06-Sep-16	ABWF Method Statement - Submission			
VP_NC_1110	ABWF Method Statement - ER Review and Approval	28d	07-Sep-16	12-Oct-16	ABWF Method Statement - ER Review and Approval			
<b>E&amp;M Submission</b>		123d	20-Jul-16	13-Dec-16				
<b>Material</b>		102d	20-Jul-16	18-Nov-16				
VP_NC_1120	E&M Materail - Submission for Specification and Samples	14d	20-Jul-16	04-Aug-16	E&M Materail - Submission for Specification and Samples			
VP_NC_1130	E&M Materail - ER Review and Approval	28d	05-Aug-16	06-Sep-16	E&M Materail - ER Review and Approval			
VP_NC_1140	E&M Issue P.O. / Manufacturing / Fabrication	30d	07-Sep-16	14-Oct-16	E&M Issue P.O. / Manufacturing / Fabrication			
VP_NC_1150	E&M Materail Delivery	30d	15-Oct-16	18-Nov-16	E&M Materail Delivery			
<b>Shop Drawing</b>		81d	07-Sep-16	13-Dec-16				
VP_NC_1160	E&M Shop Drawing - Submission	21d	07-Sep-16	03-Oct-16	E&M Shop Drawing - Submission			
VP_NC_1170	E&M Shop Drawing - ER Review and Approval	60d	04-Oct-16	13-Dec-16	E&M Shop Drawing - ER Review and Approval			
<b>Method Statement</b>		42d	07-Sep-16	28-Oct-16				
VP_NC_1180	E&M Method Statement - Submission	14d	07-Sep-16	23-Sep-16	E&M Method Statement - Submission			
VP_NC_1190	E&M Method Statement - ER Review and Approval	28d	24-Sep-16	28-Oct-16	E&M Method Statement - ER Review and Approval			
<b>Nursery Construction</b>		57d	16-Aug-16	24-Oct-16				
VP_NC_1200	Implement Additional Site Access to Victoria Park	1d	16-Aug-16	16-Aug-16	Implement Additional Site Access to Victoria Park			
VP_NC_1220	NC - U/G Utilities and Foundation Works	21d	17-Aug-16	09-Sep-16	NC - U/G Utilities and Foundation Works			
VP_NC_1230	NC - Base Slab	14d	10-Sep-16	27-Sep-16	NC - Base Slab			
VP_NC_1240	NC - Walls	21d	28-Sep-16	24-Oct-16	NC - Walls			
<b>Establishment Works for Landscape Softworks</b>		901d	23-Feb-15 A	13-Dec-17				
<b>KD11 - Section 7A: Portion XIV &amp; XV (Victoria Park Open Space)</b>		901d	23-Feb-15 A	13-Dec-17				
EW_1000	Establishment Works - for Landscape Softworks and transplanted trees in Portion XIV & XV	901d	23-Feb-15 A	13-Dec-17	Establishment Works - for Landscape Softworks and transplanted trees in Portion XIV & XV			
<b>KD12 - Section 7B: Portion VI &amp; VII (Reprov. Bowling Green Area)</b>		177d	03-Dec-15 A	20-Jul-16				
EW_1010	Establishment Works - for Landscape Softworks and transplanted trees in Portion VI & VII	177d	03-Dec-15 A	20-Jul-16	Establishment Works - for Landscape Softworks and transplanted trees in Portion VI & VII			
<b>KD10 - Preservation and Protection of Trees</b>		1088d	21-Mar-13 A	19-Nov-16				
PPT_0000	Preservation and Protection of Existing Trees	1088d	21-Mar-13 A	19-Nov-16	Preservation and Protection of Existing Trees			
<b>KD15 &amp; KD8 - Mooring Components Upkeep (CBTS and ATS)</b>		1399d	21-Mar-13 A	17-Jan-17				
MAR_2000	Mooring Upkeep at Portion XIX(19) & XX(20) - ATS (if instructed by Engineer)	1399d	21-Mar-13 A	17-Jan-17	Mooring Upkeep at Portion XIX(19) & XX(20) - ATS (if instructed by Engineer)			
MAR_3020	Mooring Upkeep at Portion X(10) & XVI(16) - CBTS	979d	15-May-14 A	17-Jan-17	Mooring Upkeep at Portion X(10) & XVI(16) - CBTS			
<b>Works for Public Works Regional Laboratory (North Lantau)</b>		1301d	19-Jul-13 A	20-Nov-17				
<b>KD17 - Maintenance and Upkeep of New PWRL (Portion XVII)</b>		1301d	19-Jul-13 A	20-Nov-17				
PWRL_1050	Maintenance/ Upkeep of New PWRL	1301d	19-Jul-13 A	20-Nov-17	Maintenance/ Upkeep of New PWRL			