

Lam Geotechnics Limited

#### CONTRACT NO: HK/2015/01

#### WANCHAI DEVELOPMENT PHASE II AND CENTRAL WANCHAI BYPASS SAMPLING, FIELD MEASUREMENT AND TESTING WORK (STAGE 3)

#### ENVIRONMENTAL PERMIT NO. EP-376/2009, FURTHER ENVIRONMENTAL PERMITS NO. FEP-01/376/2009 AND FEP-02/376/2009

#### **MONTHLY ENVIRONMENTAL MONITORING & AUDIT REPORT**

#### - MARCH 2018 -

CLIENTS:

Civil Engineering and Development Department

#### PREPARED BY:

#### Lam Geotechnics Limited

11/F Centre Point 181-185 Gloucester Road, Wanchai, H.K.

Telephone: (852) 2882-3939 Facsimile: (852) 2882-3331 E-mail: <u>info@lamenviro.com</u> Website: <u>http://www.lamenviro.com</u>

#### **CERTIFIED BY:**

Raymond Dai Environmental Team Leader

DATE:

13 April 2018



Ref.: AACWBIECEM00\_0\_10341L.18

13 April 2018

By Post and Fax (2691 2649)

AECOM Asia Company Limited 11/F Tower 2 Grand Central Plaza 138 Shatin Rural Committee Road Shatin New Territories Hong Kong

Attention: Mr. Conrad Ng

Dear Mr. Ng,

#### Re: Contract No. HK/2015/01 Wan Chai Development Phase II - Central-Wan Chai Bypass Sampling, Field Measurement and Testing Works (Stage 3)

#### Monthly Environmental Monitoring and Audit Report (March 2018) for EP-376/2009, FEP-01/376/2009 and FEP-02/376/2009

Reference is made to the Environmental Team's submission of the captioned Monthly Environmental Monitoring and Audit (EM&A) Report for March 2018 received by e-mail on 13 April 2018 for our review and comment.

Please be informed that we have no adverse comment on the captioned submission. We write to verify the captioned submission in accordance with Condition 3.4 in the captioned Environmental Permit.

Thank you very much for your attention and please do not hesitate to contact the undersigned should you have any queries.

Yours sincerely,

David Yeung Independent Environmental Checker

c.c.	CEDD	Attn: Mr. L K Tsang	by fax: 2577 5040
	Lam	Attn: Mr. Raymond Dai	by fax: 2882 3331
	AECOM	Attn: Mr. Francis Leong/ Stephen Lai	by fax: 2691 2649

Q:\Projects\AACWBIECEM00\Corr\AACWBIECEM00\_0\_10341L.18.docx

Ramboll Hong Kong Limited 英環香港有限公司

21/F, BEA Harbour View Centre, 56 Gloucester Road, Wan Chai, Hong Kong Tel: 852.3465 2888 Fax: 852.3465 2899 www.ramboll.com



### TABLE OF CONTENTS

EXEC	CUTIVE	SUMMARY	3
1	INTRO	DUCTION	5
	1.1 1.2	Scope of the Report Structure of the Report	
2	PROJE	CT BACKGROUND	7
	2.1 2.2 2.3	Background Scope of the Project and Site Description Project Organization and Contact Personnel	7
3	STATU	S OF REGULATORY COMPLIANCE	.10
	3.1	Status of Environmental Licensing and Permitting under the Project	.10
4	MONIT	FORING REQUIREMENTS	.12
	4.1 4.2	Noise Monitoring Air Quality Monitoring	
5	MONIT	FORING RESULTS	. 15
	5.1 5.2	Noise Monitoring Results Air Quality Monitoring Results	
5.3	WAST	E MONITORING RESULTS	.17
6	COMP	LIANCE AUDIT	.18
	6.1 6.2 6.3 6.4	Noise Monitoring Air Quality Monitoring Review of the Reasons for and the Implications of Non-compliance Summary of action taken in the event of and follow-up on non-compliance	. 18 . 18
7	CUMU	LATIVE CONSTRUCTION IMPACT DUE TO THE CONCURRENT PROJECTS	.19
8	ENVIR	ONMENTAL SITE AUDIT	. 20
9	COMP	LAINTS, NOTIFICATION OF SUMMONS AND PROSECUTION	.21
10	CONC	LUSION	.22



#### LIST OF TABLES

- Table 2.1 Schedule 2 Designated Projects under this Project
- Table 2.2 Contact Details of Key Personnel
- Table 3.1Summary of the current status on licences and/or permits on environmentalprotection pertinent to the Project
- Table 3.2 Cumulative Summary of Valid Licences and Permits under Contract no. HK/2012/08
- Table 3.3 Summary of submission status under FEP-01/376/2009 Condition
- Table 4.1 Noise Monitoring Stations
- Table 4.2 Air Quality Monitoring Stations
- Table 5.1 Noise Monitoring Stations for Contract no. HK/2012/08
- Table 5.2 Air Quality Monitoring Station for Contract no. HK/2012/08
- Table 5.3 Details of Waste Disposal for Contract no. HK/2012/08
- Table 8.1 Summary of Environmental Inspections for Contract no. HK/2012/08
- Table 9.1 Cumulative Statistics on Complaints
- Table 9.2 Cumulative Statistics on Successful Prosecutions
- Table 10.1
   Summary of Key Construction Activities of Individual Contract(s) to be commenced in Coming Reporting Month

#### LIST OF FIGURES

- Figure 2.1 Project Layout
- Figure 2.2 Project Organization Chart
- Figure 4.1 Locations of Environmental Monitoring Stations

#### LIST OF APPENDICES

- Appendix 3.1 Environmental Mitigation Implementation Schedule
- Appendix 4.1 Action and Limit Level
- <u>Appendix 4.2</u> Copies of Calibration Certificates
- <u>Appendix 5.1</u> Monitoring Schedule for Reporting Month and Coming month
- Appendix 5.2 Noise Monitoring Results and Graphical Presentations
- <u>Appendix 5.3</u> Air Quality Monitoring Results and Graphical Presentations
- Appendix 6.1 Event Action Plans
- <u>Appendix 6.2</u> Notification of Exceedance
- Appendix 9.1 Complaint Log
- Appendix 10.1 Construction Programme of Individual Contracts



Lam Geotechnics Limited

#### **EXECUTIVE SUMMARY**

- i. This is the Environmental Monitoring and Audit (EM&A) Monthly Report March 2018 specific for Environmental Permit no. EP-376/2009 and Further Environmental Permits no. FEP-01/376/2009 and FEP-02/376/2009. The EM&A report is prepared by the Environmental Team (ET) employed under Contract No. HK/2015/01 – Wan Chai Development Phase II and Central Wanchai Bypass – Sampling, Field Measurement and Testing Works (Stage 3). This report presents the environmental monitoring findings and information recorded during the period of 27<sup>th</sup> February 2018 to 26<sup>th</sup> March 2018. The cut-off date of reporting is at 26<sup>th</sup> of each reporting month.
- ii. In the reporting month, the principal work activities of the contract are included as follows: <u>Contract no. HK/2012/08 – Wan Chai Development Phase II – Central- Wan Chai Bypass at</u> <u>Wan Chai West</u>
  - Drainage
  - Roadworks

#### Noise Monitoring

- iii. Noise monitoring was conducted at M1a Harbour Road Sports Centre.
- With respect to the shift in major construction site portions at Wan Chai North, the noise monitoring station M1a – Harbour Road Sports Centre was finely adjusted from East of Harbour Road Sports Centre to West of Harbour Road Sports Centre on 21 June 2016.
- With respect to the demolition of Ex-Harbour Road Sports Centre, the respective noise monitoring station M1a Harbour Road Sports Centre were finely adjusted on 16 and 25 May 2017 and thereafter to the Footbridge for Harbour Road Sports for noise monitoring.
- vi. No action or limit level exceedance was recorded in this reporting month.

#### Air Quality Monitoring

- vii. 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring were conducted on every six days basis at CMA5b Pedestrian Plaza and CMA6a Contractor HK/2012/08 Site Office.
- viii. No action or limit level exceedance was recorded in this reporting month.

#### Complaints, Notifications of Summons and Successful Prosecutions

ix. No environmental complaint was received in this reporting month.



Site Inspections and Audit

x. The Environmental Team (ET) conducted weekly site inspection for Contract no. HK/2012/08 in this reporting period. The Contractors rectified major observations and recommendations made during the audit sessions. No non-conformance was identified during the site inspections.

#### Future Key Issues

xi. In the coming reporting month, the principal work activities of the contract is anticipated as follows:

<u>Contract no. HK/2012/08 – Wan Chai Development Phase II – Central- Wan Chai Bypass at</u> <u>Wan Chai West</u>

- Drainage
- Roadworks



#### 1 INTRODUCTION

#### 1.1 Scope of the Report

1.1.1. Lam Geotechnics Limited (LGL) has been appointed take up the role as the Environmental Team (ET) under Environmental Permit no. EP-376/2009 and Further Environmental Permits no. FEP-01/376/2009 and FEP-02/376/2009 to implement the Environmental Monitoring and Audit (EM&A) programme as stipulated in the EM&A Manual of the approved Environmental Impact Assessment (EIA) Report for Wan Chai Development Phase II and Central-Wan Chai Bypass (Register No.: AEIAR-458/2008).

This report documents the finding of EM&A works for Environmental Permit (EP) no. EP-376/2009 and Further Environmental Permits no. FEP-01/376/2009 and FEP-02/376/2009, during the period of 27<sup>th</sup> February 2018 to 26<sup>th</sup> March 2018. The cut-off date of reporting is the 26<sup>th</sup> of each reporting month.

#### 1.2 Structure of the Report

- **Section 1** *Introduction* details the scope and structure of the report.
- Section 2 *Project Background* summarizes background and scope of the project, site description, project organization and contact details of key personnel during the reporting period.
- Section 3 Status of Regulatory Compliance summarizes the status of valid Environmental Permits / Licenses during the reporting period.
- Section 4 *Monitoring Requirements* summarizes all monitoring parameters, monitoring methodology and equipment, monitoring locations, monitoring frequency, criteria and respective event and action plan and monitoring programmes.
- Section 5 *Monitoring Results* summarizes the monitoring results obtained in the reporting period.
- Section 6 Compliance Audit summarizes the auditing of monitoring results, all exceedances environmental parameters.
- Section 7 *Cumulative Construction Impact due to the Concurrent Projects* summarizes the relevant cumulative construction impact due to the concurrent activities of the concurrent Projects.



- **Section 8** *Environmental Site Audit* summarizes the findings of weekly site inspections undertaken within the reporting period, with a review of any relevant follow-up actions within the reporting period.
- Section 9 Complaints, Notification of summons and Prosecution summarizes the cumulative statistics on complaints, notification of summons and prosecution
- Section 10 Conclusion



#### 2 PROJECT BACKGROUND

#### 2.1 Background

2.1.1 Wan Chai Development phase II and Central-Wan Chai Bypass (hereafter called "the Project") are Designated Project (DP) under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). The Environmental Impact Assessment (EIA) Report for Wan Chai Development phase II and Central-Wan Chai Bypass (Register No.: AEIAR-125/2008) has been approved on 11 December 2008.

#### 2.2 Scope of the Project and Site Description

- 2.2.1. The design and construction of Wan Chai Development Phase II and Central Wanchai Bypass involves the construction and operation of primary and district distributor roads that is shown at *Figure 2.1.*
- 2.2.2. The key purpose of the study area encompasses the Wan Chai harbourfront area. The area starts at the boundary of Central Reclamation Phase III (CRIII) at the west and connects to the existing Hung Hing Road at the east. The scope of the project includes:
  - A dual 2-lane primary distributor road, Road P2, approximately 0.6km in length; and
  - Other new primary and district distributor roads connecting to the slip roads of the Central-Wan Chai Bypass with a total length of approximately 0.7km.
- 2.2.3. The project also contains various Schedule 2 DP that, under the EIAO, require Environmental Permits (EPs) to be granted by the DEP before they may be either constructed or operated. *Table 2.1* summarises the DP under this Project. *Figure 2.1* shows the locations of these Schedule 2 DP.

ltem	Designated Project	EIAO Reference
DP2	Road P2 and other roads which are classified as	Schedule 2, Part I, A.1
	primary/district distributor roads	

 Table 2.1
 Schedule 2 Designated Project under this Project

2.2.4. The designated project work II (DP2) was awarded to China State-Leader Joint Venture HK/2012/08 (Contract Title: Wan Chai Development Phase II Central – Wan Chai Bypass at Wan Chai West) as part of the Project works by the Civil Engineering and Development Department (CEDD). The construction work under Contract no. HK/2012/08 was commenced on 13 May 2015.



#### 2.3 Project Organization and Contact Personnel

- 2.3.1 Civil Engineering and Development Department and Highway Department are the overall project controllers for the Wan Chai Development Phase II and Central-Wan Chai Bypass respectively. For the construction phase of the Project, Project Engineer, Contractor(s), Environmental Team and Independent Environmental Checker are appointed to manage and control environmental issues.
- 2.3.2 The proposed project organization and lines of communication with respect to environmental protection works are shown in *Figure 2.2.* Key personnel and contact particulars are summarized in *Table 2.2*:

Party	Role	Post	Name	Contact No.	Contact Fax
AECOM	Engineer's Representative for WDII	Principal Resident Engineer	Mr. Frankie Fan	2587 1778	2587 1877
	Engineer's Representative for CWB	Principal Resident Engineer	Mr. Peter Poon	3922 3388	3912 3010
China State- Build King	Contractor under Contract	Project Director	C. N. LAI	9106 5806	2877 1522
Joint Venture	nt Venture no. HK/2012/08	Site Agent	Mr. George Cheung	9268 1918	
		Environmental Officer	Mr. James Ma	9130 9549	
		Environmental Supervisor	Mr. Y.L. Ho	9856 5669	
Ramboll Hong Kong Limited	Independent Environmental Checker (IEC)	Independent Environmental Checker (IEC)	Mr. David Yeung	3465 2888	3465 2899
Lam Geotechnics Limited	Environmental Team (ET)	Environmental Team Leader (ETL)	Mr. Raymond Dai	2882 3939	2882 3331

#### Table 2.2 Contact Details of Key Personnel



- 2.3.3 In this reporting month, the principal work activities of the contract is included as follows: <u>Contract no. HK/2012/08 – Wan Chai Development Phase II – Central- Wan Chai Bypass at</u> <u>Wan Chai West</u>
  - Drainage
  - Roadworks
- 2.3.4 In coming reporting month, the principal work activities of the contract is anticipated as follows:

<u>Contract no. HK/2012/08 – Wan Chai Development Phase II – Central- Wan Chai Bypass at</u> <u>Wan Chai West</u>

- Drainage
- Roadworks



#### 3 STATUS OF REGULATORY COMPLIANCE

#### 3.1 Status of Environmental Licensing and Permitting under the Project

3.1.1. A summary of the current status on licences and/or permits on environmental protection pertinent to the Project is shown in *Table 3.1*.

## Table 3.1 Summary of the current status on licences and/or permits on environmentalprotection pertinent to the Project

Permits and/or Licences	Reference No.	Issued Date	Status
Environmental Permit	EP-376/2009	13 Nov 2009	Valid
Further Environmental Permit	FEP-01/376/2009	31 Mar 2015	Valid
Further Environmental Permit	FEP-02/376/2009	1 Aug 2016	Valid

3.1.2. The current status on licences and/or permits on environmental protection pertinent for contract no. HK/2012/08 under FEP-02/376/2009 showed in *Table 3.2.* and *Table 3.3* 

## Table 3.2 Cumulative Summary of Valid Licences and Permits under Contract no. HK/2012/08

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Further Environmental Permit	FEP-01/376/2009	31 Mar 2015	N/A	Valid
	FEP-02/376/2009	1 Aug 2016	N/A	Valid
Notification of Works Under APCO	355439	4 Feb 2013	N/A	Valid
Registration as a Chemical Waste Producer	5213-134-C3790-01	30 Jun 2016	N/A	Valid
Billing Account under Waste Disposal Ordinance	7016883	18 Feb 2013	N/A	Valid
Water Discharge Licence	WT00018470-2014	6 Mar 2014	31 Mar 2019	Valid
Construction Noise Permit	GW-RS1168-17	28 Dec 2017	13 Jan 2018 to 12 Jul 2018	Valid
	GW-RS0914-17	23 Oct 2017	5 Nov 2017 to 4 Apr 2018	Valid



EP Condition	Submission	Date of Submission
Condition 2.9	Noise Management Plan (Rev. 2)	Generally in order as commented by EPD on 27 Oct 2015
Condition 2.10	Landscape Plan (Rev. 0)	Generally in order as commented by EPD on 5 Aug 2015

#### Table 3.3 Summary of submission status under FEP-01/376/2009 Condition

3.1.3. Implementation status of the recommended mitigation measures during this reporting month is presented in *Appendix 3.1*.



#### 4 MONITORING REQUIREMENTS

#### 4.1 Noise Monitoring

#### NOISE MONITORING STATION

4.1.1. The noise monitoring station for the Project is listed and shown in *Table 4.1* and *Figure 4.1*. <u>Appendix 4.1</u> shows the established Action/Limit Levels for the monitoring works.

Table 4.1	Noise	Monitoring	Station
1 4010 411	110100	monitoring	otation

District	Station	Description
Wan Chai	M1a	Footbridge for Ex-Harbour Road Sports Centre

#### NOISE MONITORING PARAMETERS, FREQUENCY AND DURATION

- 4.1.2. The construction noise level shall be measured in terms of the A-weighted equivalent continuous sound pressure level (Leq). Leq (30 minutes) shall be used as the monitoring parameter for the time period between 0700 and 1900 hours on normal weekdays. For all other time periods, Leq (5 minutes) shall be employed for comparison with the Noise Control Ordinance (NCO) criteria. Supplementary information for data auditing, statistical results such as L10 and L90 shall also be obtained for reference.
- 4.1.3. Noise monitoring shall be carried out at all the designated monitoring stations. The monitoring frequency shall depend on the scale of the construction activities. The following is an initial guide on the regular monitoring frequency for each station on a weekly basis when noise generating activities are underway:
  - One set of measurements between 0700 and 1900 hours on normal weekdays.

#### MONITORING EQUIPMENT

- 4.1.4. As referred to in the Technical Memorandum <sup>™</sup> issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 4.1.5. Noise measurements shall not be made in fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.



#### 4.2 Air Quality Monitoring

#### AIR QUALITY MONITORING STATIONS

4.2.1. The air quality monitoring stations for the Project are listed and shown in *Table 4.2* and *Figure* <u>4.1. Appendix 4.1</u> shows the established Action/Limit Levels for the monitoring works.

Table 4.2 Air Quality Monitoring Stations

Station ID	Description
CMA5b	Pedestrian Plaza
CMA6a	WDII PRE Site Office

#### AIR QUALITY MONITORING PARAMETERS, FREQUENCY AND DURATION

- 4.2.2. One-hour and 24-hour TSP levels should be measured to indicate the impacts of construction dust on air quality. The 24-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B.
- 4.2.3. All relevant data including temperature, pressure, weather conditions, elapsed-time meter reading for the start and stop of the sampler, identification and weight of the filter paper, and any other local atmospheric factors affecting or affected by site conditions, etc., shall be recorded down in detail.
- 4.2.4. For regular impact monitoring, the sampling frequency of at least once in every six-days, shall be strictly observed at all the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six-days should be undertaken when the highest dust impact occurs.

#### SAMPLING PROCEDURE AND MONITORING EQUIPMENT

- 4.2.5. High volume samplers (HVSs) in compliance with the following specifications shall be used for carrying out the 1-hour and 24-hour TSP monitoring:
  - 0.6 1.7 m<sup>3</sup> per minute adjustable flow range;
  - Equipped with a timing / control device with +/- 5 minutes accuracy for 24 hours operation;
  - Installed with elapsed-time meter with +/- 2 minutes accuracy for 24 hours operation;
  - Capable of providing a minimum exposed area of 406 cm2;
  - Flow control accuracy: +/- 2.5% deviation over 24-hour sampling period;
  - Equipped with a shelter to protect the filter and sampler;
  - Incorporated with an electronic mass flow rate controller or other equivalent devices;
  - Equipped with a flow recorder for continuous monitoring;



- Provided with a peaked roof inlet;
- Incorporated with a manometer;
- Able to hold and seal the filter paper to the sampler housing at horizontal position;
- Easily changeable filter; and
- Capable of operating continuously for a 24-hour period.
- 4.2.6. Initial calibration of dust monitoring equipment shall be conducted upon installation and thereafter at bi-monthly intervals. The transfer standard shall be traceable to the internationally recognized primary standard and be calibrated annually. The concern parties such as IEC shall properly document the calibration data for future reference. All the data should be converted into standard temperature and pressure condition.

#### LABORATORY MEASUREMENT / ANALYSIS

- 4.2.7. A clean laboratory with constant temperature and humidity control, and equipped with necessary measuring and conditioning instruments to handle the dust samples collected, shall be available for sample analysis, and equipment calibration and maintenance. The laboratory should be HOKLAS accredited.
- 4.2.8. Filter paper of size 8" x 10" shall be labelled before sampling. It shall be a clean filter paper with no pinholes, and shall be conditioned in a humidity-controlled chamber for over 24-hours and be pre-weighed before use for the sampling.
- 4.2.9. After sampling, the filter paper loaded with dust shall be kept in a clean and tightly sealed plastic bag. The filter paper shall then be returned to the laboratory for reconditioning in the humidity controlled chamber followed by accurate weighing by an electronic balance with readout down to 0.1 mg. The balance shall be regularly calibrated against a traceable standard.
- 4.2.10. All the collected samples shall be kept in a good condition for 6 months before disposal.
- 4.2.11. Current calibration certificates of equipment are presented in Appendix 4.2.



#### 5 MONITORING RESULTS

- 5.0.1. The environmental monitoring will be implemented based on the division of works areas of the designated project managed under the contract with FEP applied by individual contractors. Overall layout showing work areas of various contracts, latest status of work commencement and monitoring stations is shown in *Figure 2.1* and *Figure 4.1*. The monitoring results are presented in according to the Individual Contract(s).
- 5.0.2. In the reporting month, the concurrent contract is:
  - Contract no. HK/2012/08 Wan Chai Development Phase II Central Wan Chai Bypass at Wan Chai West.
- 5.0.3. The environment monitoring schedules for reporting month and coming month are presented in *Appendix 5.1*.

#### 5.1 Noise Monitoring Results

5.1.1 The proposed division of noise monitoring station is summarized in *Table 5.1* below.

#### Table 5.1 Noise Monitoring Station for Contract no. HK/2012/08

Location ID	District	Description
M1a	Wan Chai	Footbridge for Ex-Harbour Road Sports Centre

- 5.1.2 No action or limit level exceedance was recorded in this reporting month.
- 5.1.3 The noise monitoring results measured in this reporting period are reviewed and summarized. Details of the noise monitoring results and graphical presentation can be referred to <u>Appendix</u> <u>5.2.</u>



#### 5.2 Air Quality Monitoring Results

5.2.1 The proposed division of air quality monitoring stations are summarized in *Table 5.2* below.

Table 5.2 Air Quality Monitoring Station for Contract no. HK/2012/08

Station	Description
CMA5b	Pedestrian Plaza
CMA6a	WDII PRE Site Office

- 5.2.2 No action or limit level exceedance was recorded at CMA5b Pedestrian Plaza and CMA6a WDII PRE Site Office in this reporting month.
- 5.2.3 The air quality monitoring results measured in this reporting period are reviewed and summarized. Details of air quality monitoring results and graphical presentation can be referred in *Appendix 5.3*.



#### 5.3 WASTE MONITORING RESULTS

5.3.1 No Inert and non-inert C&D wastes disposed in this reporting month. Details of the waste flow table are summarized in *Table 5.3*.

Table 5.3	Details of Waste Disposal for Contract no. HK/2012/08
1 40/0 0.0	

Waste Type	Quantity this month	Cumulative Quantity- to-Date	Disposal / Dumping Grounds
Inert C&D materials disposed, m3	NIL	NIL	NIL
Inert C&D materials recycled, m3	NIL	NIL	NIL
Non-inert C&D materials disposed, m3	NIL	NIL	NIL
Non-inert C&D materials recycled, m3	NIL	NIL	NIL
Chemical waste disposed, kg	NIL	NIL	NIL



#### 6 COMPLIANCE AUDIT

6.0.1. The Event Action Plan for construction noise and air quality are presented in <u>Appendix 6.1</u>.

#### 6.1 Noise Monitoring

6.1.1 No action or limit level exceedance was recorded in this reporting month.

#### 6.2 Air Quality Monitoring

6.2.1 No action or limit level exceedance was recorded at CMA5b – Pedestrian Plaza and CMA6a – WDII PRE Site Office in this reporting month.

#### 6.3 Review of the Reasons for and the Implications of Non-compliance

6.3.1 There was no non-compliance from the site audits in the reporting period. The observations and recommendations made in each individual site audit session were presented in Section 8.

#### 6.4 Summary of action taken in the event of and follow-up on non-compliance

6.4.1 There was no particular action taken since no non-compliance was recorded from the site audits in the reporting period.



#### 7 CUMULATIVE CONSTRUCTION IMPACT DUE TO THE CONCURRENT PROJECTS

- 7.0.1. According to the Condition 3.4 of the EP-376/2009, this section addresses the relevant cumulative construction impact due to the concurrent activities of the current projects including the Central Reclamation Phase III (CRIII), Wan Chai Development Phase II (WDII), Central-WanChai Bypass (CWB), Island Eastern Corridor Link projects (IECL) and Wan Chai Development Phase II Central Wan Chai Bypass at Wan Chai East (CWB Tunnel).
- 7.0.2. According to the Final EM&A report of Central Reclamation Phase III (CRIII) for Contract HK 12/02, the major construction activities were completed by end of January 2014 and no construction activities were undertaken thereafter and the water quality monitoring was completed in October 2011. As such, it is considered that there were no cumulative construction impact due to the concurrent activities of the current projects with the Central Reclamation Phase III (CRIII) undertaken by contractor HK12/02 in the reporting month.
- 7.0.3. According to the construction programme of Central-Wanchai Bypass at Wanchai West at the Central Reclamation Phase III area include roadworks, back-filling, drainage and trimming of rock level were performed in March 2018 reporting period. As no project related exceedance were recorded during the reporting period, cumulative construction impact due to the concurrent activities of the current projects with the Central Reclamation Phase III (CRIII) was considered as insignificant.
- 7.0.4. According to the construction programme of Wan Chai Development Phase II, Central-Wan Chai Bypass and Island Eastern Corridor Link projects, the major construction activities under Wan Chai Development Phase II were road and drains construction and removal of preparation of temporary reclamation at Wan Chai West and Wan Chai East. The major construction activities under Central-Wan Chai Bypass and Island Eastern Corridor Link Projects were drainage works and ventilation building construction at Central; reinstatement works at Causeway Bay, road works at Victoria Park; bridge construction, approach ramp construction and building construction at North Point area in the reporting period. In addition, other non-Wan Chai Development Phase II, Central-Wan Chai Bypass and Island Eastern Corridor Link projects was observed undertaken at Wan Chai North and North Point area.
- 7.0.5. No significant air impact from construction activities was anticipated in the reporting month. Besides, no project related exceedance was recorded during the water, air and noise environmental monitoring events in the reporting month. Thus, it is evaluated that the cumulative construction impact from the concurrent projects including Central Reclamation Phase III (CRIII), Wan Chai Development Phase II (WDII), Central-WanChai Bypass (CWB), Island Eastern Corridor Link projects (IECL) was insignificant.



#### 8 ENVIRONMENTAL SITE AUDIT

8.0.1. Four site inspections for Contract no. HK/2012/08 were carried out on 27 February, 06, 13 and 20 March 2018 in this reporting period. The results of inspection and outcome are summarized in *Table 8.1.* 

Table 8.1	Summary of Environmental Inspections for Contract no. HK/2012/08
-----------	--

ltem	Date	Observations	Action taken by Contractor	Outcome
180227_01	27-Feb-18 Contractor shall provide valid NRMM label to rollers (Slip Road 1)		A valide and proper NRMM label was placed on the rollers	Completion as observed on 6 March 2018
1800306_01	06-Mar-18	Contractor shall provide valid NRMM label to breaker (Expo Dr)	A valide and proper NRMM label was placed on the breaker	Completion as observed on 13 March 2018
1800320_01	20-Mar-18	Dust mitigation measure shall be provided to breaking works to avoid dust emission (Expo. Dr)	Breaking works was observed suspended	Completion as observed on 27 March 2018



#### 9 COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTION

- 9.0.1. No environmental complaint was received in the reporting period.
- 9.0.2. The details of cumulative complaint log and updated summary of complaints are presented in <u>Appendix 9.1</u>
- 9.0.3. Cumulative statistic on complaints and successful prosecutions are summarized in *Table 9.1* and *Table 9.2* respectively.

Reporting Period	No. of Complaints
Commencement works (May 2015) to last reporting month	0
March 2018	0
Total	0

#### Table 9.2 Cumulative Statistics on Successful Prosecutions

Environmental Parameters	Cumulative No. Brought Forward	No. of Successful Prosecutions this month (Offence Date)	Cumulative No. Project-to-Date
Air	0	0	0
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	0



Lam Geotechnics Limited

#### 10 CONCLUSION

- 10.0.1. The EM&A programme was carried out in accordance with the EM&A Manual requirements, minor alterations to the programme proposed were made in response to changing circumstances.
- 10.0.2. The scheduled construction activities and the recommended mitigation measures for the coming month are listed in *Table 10.1*. The construction programmes of individual contracts are provided in <u>Appendix 10.1</u>.

Contract No.	Key Construction Works	Recommended Mitigation Measures
HK/2012/08	<ul><li>Drainage</li><li>Roadworks</li></ul>	<ul> <li>Dust control during dust generating works;</li> <li>Implementation of proper noise pollution control; and</li> </ul>
		Provision of protection to ensure no runoff out of site area or direct discharge into public drainage system

# Table 10.1 Summary of Key Construction Activities of Individual Contract(s) to be commenced in Coming Reporting Month



Figure 2.1

Project Layout






Figure 2.2

**Project Organization Chart** 



### Project Organization Chart







Figure 4.1

Locations of Monitoring Stations



### LOCATIONS OF AIR QUALITY AND NOISE MONITORING STATIONS



Appendix 3.1

Environmental Mitigation Implementation Schedule

Appendix A

 Table A13.1 Implementation Schedule for Air Quality Control

Table A13.2 Implementation Schedule for Noise Control

 Table A13.3 Implementation Schedule for Water Quality Control

 Table A13.4 Implementation Schedule for Waste Management

 Table A13.7 Implementation Schedule for Landscape and Visual

#### IMPLEMENTATION SCHEDULE OF THE PROPOSED MITIGATION MEASURES

#### Table A13.1 Implementation Schedule for Air Quality Control

EIA Ref	<b>Environmental Protection Measures /</b>	Location / Timing	Implementation Agent	Impl	ement	tation	stage	Relevant Legislation and Guidelines
	Mitigation Measures			Des	С	0	Dec	
Construction	n Phase							
For the Who	le Project							
\$3.6.5	Four times a day watering of the work site with active operations.	Work site / during construction	Contractor		$\checkmark$			EIAO-TM
S3.8.1	<ul> <li>Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimise cumulative dust impacts.</li> <li>Strictly limit the truck speed on site to below 10 km per hour and water spraying to keep the haul roads in wet condition;</li> <li>Watering during excavation and material handling;</li> <li>Provision of vehicle wheel and body washing facilities at the exit points of the site, combined with cleaning of public roads where necessary; and</li> <li>Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.</li> </ul>	Work site / during construction	Contractor		V			

• Des - Design, C - Construction, O – Operation, and Dec – Decommissioning

EIA Ref	<b>Environmental Protection Measures /</b>	Location / Timing	Implementation					<b>Relevant Legislation</b>
	Mitigation Measures		Agent	Des	C	0	Dec	and Guidelines
Constructio								
For the Wh	ole Project							
S4.9.4	<ul> <li>Good Site Practice:</li> <li>Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program.</li> <li>Silencers or mufflers on construction equipment shall be utilized and shall be properly maintained during the construction program.</li> <li>Mobile plant, if any, shall be sited as far away from NSRs as possible.</li> <li>Machines and plant (such as trucks) that may be in intermittent use shall be shut down between works periods or shall be throttled down to a minimum.</li> <li>Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.</li> <li>Material stockpiles and other structures shall be effectively utilized, wherever practicable, in screening noise from onsite</li> </ul>	Work site / during construction	Contractor					EIAO-TM, NCO
For DP2 –	construction activities.         WDII Major Roads (Road P2)							
S4.8.3 – S4.8.4	Use of quiet powered mechanical equipment, movable noise barrier and temporary noise barrier for the following tasks: Temporary road diversion Resurfacing	Work site / during construction	Contractor		V			EIAO-TM, NCO

• Des - Design, C - Construction, O – Operation, and Dec – Decommissioning

#### Table A13.3 Implementation Schedule for Water Quality Control

EIA Ref	<b>Environmental Protection Measures /</b>	Location / Timing	Implementation Agent	Implementation stage				<b>Relevant Legislation</b>
	Mitigation Measures			Des	С	0	Dec	and Guidelines
Constructio	n Phase				I			
For the Who	ole Project							
S5.8	<ul> <li>Construction Runoff and Drainage</li> <li>use of sediment traps, wheel washing facilities for vehicles leaving the site, and adequate maintenance of drainage systems to prevent flooding and overflow;</li> <li>Permanent drainage channels shall incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities shall be based on the guidelines in Appendix A1 of ProPECC PN 1/94;</li> <li>a sediment tank constructed from preformed individual cells of approximately 6 - 8 m3 capacity can be used for settling ground water prior to disposal;</li> <li>Oil interceptors shall be provided in the drainage system for the tunnels and regularly cleaned to prevent flushing during periods of heavy rain; precautions and actions to be taken when a rainstorm is imminent or forecast, and during or after rainstorms. Particular attention shall be paid to the control of any silty surface runoff during storm events;</li> <li>On-site drainage system shall be installed prior to the commencement of other construction activities. Sediment traps shall be</li> </ul>	Work site / during construction	Contractor					ProPECC PN 1/94; WPCO (TM-DSS)

			1	1	1 1	
	installed in order to minimise the sediment loading of the effluent prior to discharge;					
	• All temporary and permanent drainage pipes and culverts provided to facilitate runoff					
	discharge shall be adequately designed for the					
	controlled release of storm flows. All sediment					
	control measures shall be regularly inspected and					
	maintained to ensure proper and efficient operation at all times and particularly following					
	rain storms.					
	<ul> <li>The temporarily diverted drainage shall</li> </ul>					
	be reinstated to its original condition when the					
	construction work is finished or the temporary					
	diversion is no longer required.					
	• All fuel tanks and store areas shall be					
	provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the					
	storage capacity.					
	<ul> <li>Minimum distances of 100 m shall be</li> </ul>					
	maintained between the storm water discharges					
	and the existing or planned WSD flushing water					
95.0	intakes during construction phase.	<b>XX7 1 1</b> / 1 1				
S5.8	Sewage from Construction Work Force Construction work force sewage discharges on	Work site / during construction	Contractor	$\checkmark$		ProPECC PN 1/94; WPCO (TM-DSS)
	site shall be connected to the existing trunk	construction				wrco (IM-DSS)
	sewer or sewage treatment facilities. The					
	construction sewage shall be handled by portable					
	chemical toilets prior to the commission of the					
	on-site sewer system. Appropriate numbers of					
	portable toilets shall be provided by a licensed					
	contractor to serve the large number of construction workers over the construction site.					
	The Contractor shall also be responsible for					
	waste disposal and maintenance practices.					
1	-					

<u>EP-376/20</u>	009					EM&A Manual
\$5.8	<i>Floating Debris and Refuse</i> Collection and removal of floating refuse shall be performed at regular intervals on a daily basis. The contractor shall be responsible for keeping the water within the site boundary and the neighbouring water free from rubbish.	Work site and adjacent water / During the construction period.	Contractor		V	WPCO
\$5.8	Storm Water Discharges Minimum distances of 100 m shall be maintained between the existing or planned stormwater discharges and the existing or planned WSD flushing water intakes.	Work site and adjacent water / During the design and construction period.	Contractor	V	V	WPCO

• Des - Design, C - Construction, O – Operation, and Dec – Decommissioning

# Table A13.4 Implementation Schedule for Waste Management

EIA Ref	Environmental Protection Measures /	Location / Timing	Implementation	Implementation stage				<b>Relevant Legislation</b>
	Mitigation Measures		Agent	Des	С	0	Dec	and Guidelines
Constructio	on Phase				1			
For the Wh	ole Project							
S6.7.7	<ul> <li>Good Site Practices</li> <li>Recommendations for good site practices during the construction activities include: <ul> <li>nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site;</li> <li>training of site personnel in proper waste management and chemical waste handling procedures;</li> <li>provision of sufficient waste disposal points and regular collection for disposal;</li> <li>appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;</li> <li>regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; and</li> <li>a recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).</li> </ul> </li> </ul>	Work site / During planning and design stage, and construction stage	Contractor					
S.6.7.8	<ul> <li>Waste Reduction Measures</li> <li>Recommendations to achieve waste reduction include:</li> <li>Sort C&amp;D waste from demolition of the existing waterfront structures to recover</li> </ul>	Work site / During planning and design stage, and construction stage	Contractor	V	V			

EP-376/2009

	<ul> <li>recyclable portions such as metals.</li> <li>Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.</li> <li>Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force.</li> <li>Any unused chemicals or those with remaining functional capacity shall be recycled.</li> <li>Use of reusable non-timber formwork, such as in casting the tunnel box sections, to reduce the amount of C&amp;D material.</li> <li>Proper storage and site practices to minimise the potential for damage or contamination of construction materials.</li> <li>Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.</li> </ul>				
S6.7.10	<i>General Refuse</i> General refuse shall be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D material.	Work site / During the construction period	Contractor	V	Public Health and Municipal Services Ordinance (Cap. 132)
	A collection area shall be provided where wastes can be stored and loaded prior to removal from site. An enclosed and covered area is recommended to reduce the occurrence of 'wind blow' light material.				

S6.7.11	Chemical Wastes	Work site / During	Contractor		Waste Disposal
,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	After use, chemical wastes (for example,	the	Conductor	•	(Chemical Waste)
	cleaning fluids, solvents, lubrication oil and fuel)	construction period			(General) Regulation
	shall be handled according to the Code of	1			Code of Practice on
	Practice on the Packaging, Labelling and Storage				the Packaging,
	of Chemical Wastes. Spent chemicals shall be				Labelling and Storage
	collected by a licensed collector for disposal at				of Chemical Wastes
	the CWTF or other licensed facility in				
	accordance with the Waste Disposal (Chemical				
	Waste) (General) Regulation.				
56.7.12 -	Construction and Demolition Material	Work site / During	Contractor and	$\checkmark$	DEVB TCW
56.7.13	C&D material shall be sorted on-site into inert	the	Independent		No.6/2010;
	C&D material (that is, public fill) and C&D waste. All the suitable inert C&D material shall	construction period	Environmental Checker		ETWB TCW No.
	be broken down to 250 mm in size for reuse as		Cnecker		33/2002; ETWB TCW No.
	public fill in the WDII reclamation. C&D waste,				19/2005
	such as wood, glass, plastic, steel and other				19/2005
	metals shall be reused or recycled and, as a last				
	resort, disposed of to landfill. A suitable area				
	shall be designated to facilitate the sorting				
	process and a temporary stockpiling area will be				
	required for the separated materials.				
	In order to monitor the disposal of public fill and				
	C&D waste at public fill reception facilities and				
	landfills, respectively, and to control fly tipping,				
	a trip-ticket system shall be included as one of				
	the contractual requirements and implemented				
	by the Environmental Team undertaking the				
	environmental monitoring and audit work.				
	An Independent Environment Checker shall be				
6.7.14	responsible for auditing the results of the system. Bentonite Slurry	Work site / During	Contractor	√	ProPECC PN 1/94
0.7.14	The disposal of residual used bentonite slurry	the	Contractor	N	FIORECC FIN 1/94
	shall follow the good practice guidelines stated	construction period			
	shan tonow the good practice guidennes stated	construction period			

#### EP-376/2009

#### EM&A Manual

	1		 	
in ProPECC PN 1/94 "Construction Site				
Drainage" and listed as follows:				
<ul> <li>If the disposal of a certain residual</li> </ul>				
quantity cannot be avoided, the used slurry may				
be disposed of at the marine spoil grounds				
subject to obtaining a marine dumping licence				
from EPD on a case-by-case basis.				
<ul> <li>If the used bentonite slurry is intended</li> </ul>				
to be disposed of through the public drainage				
system, it shall be treated to the respective				
effluent standards applicable to foul sewers,				
storm drains or the receiving waters as set out in				
the Technical Memorandum of Standards for				
Effluents Discharged into Drainage and				
Sewerage Systems, Inland and Coastal Waters.				
<ul> <li>If the used bentonite slurry is intended</li> </ul>				
to be disposed to public fill reception facilities, it				
· · ·				
will be mixed with dry soil on site before				
disposal.	<u> </u>			

• Des - Design, C - Construction, O – Operation, and Dec – Decommissioning

## EP-376/2009

# Table A13.7 Implementation Schedule for Landscape and Visual

EIA Ref	Environmental Protection Measures /	Location / Timing	Implementation	Implementation stage				<b>Relevant Legislation</b>
	Mitigation Measures		Agent	Des	С	0	Dec	and Guidelines
Construction	n Phase		I					
For the Who	le Project							
Table 10.5	CM1 Topsoil, where identified, shall be stripped and stored for re-use in the construction of the soft landscape works, where practical.	Work site / During Construction Phase	Contractor	V	V			EIAO TM
Table 10.5	CM2 Existing trees to be retained on site shall be carefully protected during construction.	Work site / During Construction Phase	Contractor	$\checkmark$	$\checkmark$			EIAO TM
Table 10.5	CM3 Trees unavoidably affected by the works shall be transplanted where practical.	Work site / During Construction Phase	Contractor	$\checkmark$	V			EIAO TM
Table 10.5	CM4 Compensatory tree planting shall be provided to compensate for felled trees.	Work site / During Construction Phase	Contractor	$\checkmark$				EIAO TM
Table 10.5	CM5 Control of night-time lighting.	Work site / During Construction Phase	Contractor		V			EIAO TM
Table 10.5	CM6 Erection of decorative screen hoarding compatible with the surrounding setting.	Work site / During Construction Phase	Contractor		$\checkmark$			EIAO TM
For DP2 – W	VDII Major Roads (Road P2)							
Table 10.5	CM1 Topsoil, where identified, shall be stripped and stored for re-use in the construction of the soft landscape works, where practical.	Work site / During Construction Phase	Contractor	V	$\checkmark$			EIAO TM
Table 10.5	CM2 Existing trees to be retained on site shall be carefully protected during construction.	Work site / During Construction Phase	Contractor	$\checkmark$	$\checkmark$			EIAO TM
Table 10.5	CM3 Trees unavoidably affected by the works shall be transplanted where practical.	Work site / During Construction Phase	Contractor	$\checkmark$	$\checkmark$			EIAO TM
Table 10.5	CM4 Compensatory tree planting shall be provided to compensate for felled trees.	Work site / During Construction Phase	Contractor	$\checkmark$	$\checkmark$			EIAO TM
Table 10.5	CM5 Control of night-time lighting.	Work site / During Construction Phase	Contractor		$\checkmark$			EIAO TM
Table 10.5	CM6 Erection of decorative screen hoarding compatible with the surrounding setting.	Work site / During Construction Phase	Contractor		$\checkmark$			EIAO TM

F	P-376/2009	
_	010/2000	

EM&A Manual

				1		
<b>Operation P</b>	hase					
For DP2 – W	DII Major Roads (Road P2)					
Table 10.6,	OM1 Aesthetic design of buildings and road-	Work site / During	CEDD/HyD	$\checkmark$	$\checkmark$	ETWB TCW 2/2004
Figure	related structures,	Design Stage and				
10.5.1-	including viaducts, vent buildings, subways,	Operation Phases				
10.5.5	footbridges					
	and noise barriers and enclosure.					
Table 10.6,	OM3 Buffer Tree and Shrub Planting to screen	Work site / During	CEDD/HyD	$\checkmark$	$\checkmark$	ETWB TCW 2/2004
Figure	proposed roads	Design Stage and				
10.5.1-	and associated structures.	<b>Operation Phases</b>				
10.5.5						
Table 10.6,	OM5 Aesthetic streetscape design.	Work site / During	CEDD/HyD	$\checkmark$	$\checkmark$	ETWB TCW 2/2004
Figure		Design Stage and				
10.5.1-		<b>Operation Phases</b>				
10.5.5						
Table 10.6,	OM6 Aesthetic design of roadside amenity areas	Work site / During	CEDD/HyD	$\checkmark$	$\checkmark$	ETWB TCW 2/2004
Figure		Design Stage and				
10.5.1-		Operation Phases				
10.5.5						

• Des - Design, C - Construction, O – Operation, and Dec – Decommissioning



Appendix 4.1

Action and Limit Level



Lam Geotechnics Limited

# Action and Limit Level

## Action and Limit Level for Noise Monitoring

Time Period	Action Level	Limit Level
07:00 - 19:00 hours on normal weekdays	When one documented complaint is received.	75 dB(A)

Notes: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. \*The Limit level shall be 70 dB(A) and 65 dB(A) for educational institute during normal teaching periods and school examination periods, respectively.

## Action and Limit Level for Air Monitoring

Monitoring Locations	1-hour TSP Le	vel inµg/m3	24-hour TSP Level inµg/m3		
	Action Level	Limit Level	Action Level	Limit Level	
<b>CMA5b</b> Pedestrian Plaza	339.7	500	209.9	260	
CMA6a WDII PRE Site Office	333.0	500	207.1	260	



Appendix 4.2

Copies of Calibration Certificates



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

## ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Ma Operator		7 Rootsmeter Orifice I.I	1.5	438320 0005	Ta (K) - Pa (mm) -	293 - 759.46
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	======================================	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00 1.00	1.3960 0.9970 0.8910 0.8500 0.6990	3.2 6.4 7.8 8.7 12.7	2.00 4.00 5.00 5.50 8.00

#### DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
1.0120 1.0078 1.0058 1.0047 0.9993	0.7249 1.0108 1.1288 1.1820 1.4296	$ \begin{array}{r} 1.4257\\2.0163\\2.2543\\2.3643\\2.8514\end{array} $		0.9958 0.9916 0.9896 0.9885 0.9832	0.7133 0.9946 1.1107 1.1630 1.4066	0.8784 1.2423 1.3889 1.4567 1.7568
Qstd slop intercept coefficie	(b) = ent (r) =	2.02533 -0.03593 0.99983	n e n	Qa slope intercept coefficie	c (b) = ent (r) =	1.26823 -0.02214 0.99983
y axis =	SQRT [H2O (B	2a/760)(298/	[a)]	y axis =	SQRT [H20 (7	[a/Pa)]

#### CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd =  $1/m\{ [SQRT(H2O(Pa/760)(298/Ta))] - b \}$ Qa =  $1/m\{ [SQRT H2O(Ta/Pa)] - b \}$ 



Location Equipment no. CMA5b HVS010

Calibration Date	
Calibration Due Date	

16-Jan-18 16-Mar-18

#### CALIBRATION OF CONTINUOUS FLOW RECORDER

				Ambient C				
Temperature, T <sub>a</sub>	291 Kelvin <b>Pressure, P</b> a						10	)15 mmHg
			Orifice	Transfer Star	ndard Informa	ition		
Equipment No.		Ori001		Slope, m <sub>c</sub>	2.0253		Intercept, bc	-0.03593
Last Calibration Date		20-Mar-1	7		( H	x P <sub>a</sub> / 1	013.3 x 298 / T	a) <sup>1/2</sup>
Next Calibration Date		20-Mar-1	8		=	m <sub>c</sub>	$x Q_{std} + b_{c}$	
				Calibration	n of TSP			
Calibration	Ма	nometer R	eading	Q	std	Cont	inuous Flow	IC
Point	н	(inches of v	water)	(m <sup>3</sup> /	min.)	Re	ecorder, W	(W(P <sub>a</sub> /1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31)
	(up)	(down)	(difference)	X-a	ixis		(CFM)	Y-axis
1	1.4	1.4	2.8	0.8	545		40	40.5122
2	2.1	2.1	4.2	1.0	426		46	46.5890
3	3.1	3.1	6.2	1.2	629		53	53.6786
4	3.9	3.9	7.8	1.4	144	58		58.7427
5	4.7	4.7	9.4	1.5	509		63	63.8067
By Linear Regression of Y o	n X							
	Slope, m	=	33.2	2153	Inte	ercept, b	= 11.9	9753
Correlation C	oefficient*	=	0.9	997				
Calibration	Accepted	=	Yes	/ <del>No</del> **				

\* if Correlation Coefficient < 0.990, check and recalibration again.

\*\* Delete as appropriate.

Remarks : As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

re-assigned from EL222 to HVS010 with respect to the update in quality management system.

Calibrated by Date Jackey MA 16-Jan-18 Checked by Date Pauline Wong 16-Jan-18



Location Equipment no. CMA5b HVS010

Calibration	Date
Calibration	Due Date

09-Mar-18 09-May-18

#### CALIBRATION OF CONTINUOUS FLOW RECORDER

				Ambient C	ondition					
Temperature, T <sub>a</sub>		288		Kelvin	Pressure, P <sub>a</sub>		10	023 mmHg		
			Orifice	Transfer Star	ndard Informa	ition				
Equipment No.		Ori001		Slope, m <sub>c</sub>	2.0253		Intercept, bc	-0.03593		
Last Calibration Date		20-Mar-1	7		( H	x P <sub>a</sub> / 1	1013.3 x 298 / 1	$(T_a)^{1/2}$		
Next Calibration Date		20-Mar-1	8		=	m	$x Q_{std} + b_c$			
				Calibration	n of TSP					
Calibration	Ма	nometer Re	eading	Q	std	Con	tinuous Flow	IC		
Point	H (	(inches of v	water)	(m <sup>3</sup> /	min.)	R	ecorder, W	(W(P <sub>a</sub> /1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31)		
	(up)	(down)	(difference)	X-a	ixis		(CFM)	Y-axis		
1	1.5	1.5	3.0	0.8	918		32	32.7062		
2	2.5	2.5	5.0	1.1	462		40	40.8828		
3	3.9	3.9	7.8	1.4	1.4271		1.4271 48		48	49.0594
4	5.1	5.1	10.2	1.6	1.6294		54	55.1918		
5	5.9	5.9	11.8	1.7	512		59	60.3021		
By Linear Regression of Y o	n X									
	Slope, m	=	31.3	3759	Inte	ercept, b	= 4.6	699		
Correlation C	oefficient*	=	0.9	989						
Calibration	Accepted	=	Yes	/ <del>No</del> **						
L										

\* if Correlation Coefficient < 0.990, check and recalibration again.

\*\* Delete as appropriate.

Remarks : As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

re-assigned from EL222 to HVS010 with respect to the update in quality management system.

Calibrated by Date Jackey MA 09-Mar-18 Checked by Date Pauline Wong 09-Mar-18



Location Equipment no. CMA6a HVS013

Calibration Date	:	
Calibration Due Date	:	

16-Jan-18 16-Mar-18

## CALIBRATION OF CONTINUOUS FLOW RECORDER

				Ambient Co				
Temperature, T <sub>a</sub>		291		Kelvin <b>P</b>	Pressure, P <sub>a</sub>		10	15 mmHg
			Orifice T	ransfer Stan	dard Informat	ion		
Equipment No.		Ori001		Slope, m <sub>c</sub>	2.02533		Intercept, bc	-0.03593
Last Calibration Date		20-Mar-1	7		(Hx	P <sub>a</sub> / 10	13.3 x 298 / T	a) <sup>1/2</sup>
Next Calibration Date		20-Mar-1	8		=	m <sub>c</sub> x	$(Q_{std} + b_c)$	
				Calibration	of TSP			
Calibration	Ма	nometer Re	eading	Q	std	Contin	uous Flow	IC
Point	н	(inches of v	vater)	(m <sup>3</sup> /	min.)	Rec	order, W	(W(P <sub>a</sub> /1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31)
	(up)	(down)	(difference)	X-a	xis	(	CFM)	Y-axis
1	1.5	1.5	3.0	0.88	339		38	38.4866
2	2.3	2.3	4.6	1.09	903		44	44.5634
3	3.5	3.5	7.0	1.34	408		52	52.6658
4	4.5	4.5	9.0	1.51	179		56	56.7171
5	5.7	5.7	11.4	1.70	062		62	62.7939
By Linear Regression of Y on	х		•					
	Slope, m	=	29.3	743	Intere	cept, b =	12.6	292
Correlation Co	pefficient*	=	0.99	991				
Calibration	Accepted	=	Yes/f	No**				

\* if Correlation Coefficient < 0.990, check and recalibration again.

:

:

\*\* Delete as appropriate.

 Remarks :
 As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

 re-assigned from EL551 to HVS013 with respect to the update in quality management system.

Calibrated by Date Jackey MA 16-Jan-18 Checked by Date Pauline Wong 16-Jan-18

:



Location Equipment no. CMA6a HVS013

Calibration Date	:	
Calibration Due Date	:	

9-Mar-18 9-May-18

#### CALIBRATION OF CONTINUOUS FLOW RECORDER

				Ambient Co				
Temperature, T <sub>a</sub>		288		Kelvin P	ressure, P <sub>a</sub>		10	23 mmHg
			Orifice T	ransfer Stan	dard Information	on		
Equipment No.		Ori001		Slope, m <sub>c</sub>	2.02533		Intercept, bc	-0.03593
Last Calibration Date		20-Mar-1	7		(Hx)	P <sub>a</sub> / 10	13.3 x 298 / T	a) <sup>1/2</sup>
Next Calibration Date		20-Mar-1	8		=	m <sub>c</sub> x	$(Q_{std} + b_c)$	
				Calibration	of TSP			
Calibration	Mai	nometer Re	eading	Q	std	Contin	uous Flow	IC
Point	Н (	inches of v	water)	(m <sup>3</sup> /	min.)	Reco	order, W	(W(P <sub>a</sub> /1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31)
	(up)	(down)	(difference)	X-a	xis	(0	CFM)	Y-axis
1	1.6	1.6	3.2	0.92	205		35	35.7725
2	2.5	2.5	5.0	1.14	462		42	42.9269
3	3.9	3.9	7.8	1.42	271		48	49.0594
4	5.1	5.1	10.2	1.62	294		54	55.1918
5	6.6	6.6	13.2	1.85	512		60	61.3242
By Linear Regression of Y or	n X							
	Slope, m	=	26.9	656	Interc	ept, b =	11.2	2411
Correlation C	oefficient*	=	0.99	986				
Calibration	Accepted	=	Yes/	No**				

\* if Correlation Coefficient < 0.990, check and recalibration again.

:

\*\* Delete as appropriate.

 Remarks :
 As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

 re-assigned from EL551 to HVS013 with respect to the update in quality management system.

Calibrated by Date Jackey MA 9-Mar-18 Checked by Date Pauline Wong 9-Mar-18



#### 綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD. 香港黄竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



# CERTIFICATE OF CALIBRATION

Certificate No.:	17CA0426 01-02		Page	1	of	2
Item tested						
Description: Manufacturer; Type/Model No.: Serial/Equipment No.: Adaptors used:	Sound Level Mete Larson Davis LxT1 0003737 -	r (Type 1)	 Microphone PCB 377B02 171529			
Item submitted by						
Customer Name: Address of Customer: Request No.: Date of receipt:	Lam Environment - - 26-Apr-2017	al Service Ltd.				
Date of test:	28-Apr-2017					
Reference equipment	used in the calib	ration				
Description: Multi function sound calibrator Signal generator	Model: B&K 4226 DS 360	Serial No. 2288444 61227	Expiry Date: 18-Jun-2017 01-Apr-2018		Traceat CIGISME CEPREI	
Ambient conditions						
Temperature: Relative humidity: Air pressure:	21 ± 1 °C 50 ± 10 % 1010 ± 5 hPa					
Test specifications				04		

#### Test specifications

- The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

#### Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:

Huang dia Min/Feng Jun Qi

04-May-2017 Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

Date:

C Sois & Materials Engineering Co., Ltd.

Form No CARP152-1/Issue 1/Rev C/01/02/2007

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. 028 - CAL) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS Directory of Accredited Laboratories. The results shown in this certificate were determined by this laboratory in accordance with its terms of accreditation. Such terms of accreditation stipulate that the results shall be traceable to the International System of Units (S.I.) or recognised measurement standards. This certificate shall not be reproduced except in full.



#### 综合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD. 香港黄竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong.

Tel: (852) 2873 6860 Fax: (852) 2555 7533

Page



2

# CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

17CA0426 01-02

Website: www.cigismec.com

2 of

#### 1, Electrical Tests

E-mail: smec@cigismec.com

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertanity (dB)	Coverage Factor
Self-generated noise	А	Pass	0.3	
	С	Pass	0.8	2.1
	Lin	Pass	1.6	2.2
Linearity range for Leq	At reference range , Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range , Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	A	Pass	0.3	
	A C	Pass	0.3	
	Lin	Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	N/A	N/A	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 <sup>3</sup> at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/104 at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

#### 2, Acoustic tests


The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

#### 3, Response to associated sound calibrator

#### N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.



The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.

Form No CARP152-2/Issue 1/Rev C/01/02/2007

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. 028 - CAL) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS Directory of Accredited Laboratories. The results shown in this certificate were determined by this laboratory in accordance with its terms of accreditation. Such terms of accreditation stipulate that the results shall be traceable to the International System of Units (S.I.) or recognised measurement standards. This certificate shall not be reproduced except in full.



## 綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD. 香港黄竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong.

E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



# CERTIFICATE OF CALIBRATION

Certificate No.:	17CA1110 02	Page:	1	of	2
Item tested					
Description:	Acoustical Calibrator (Class 1)				
Manufacturer:	Rion Co., Ltd.				
Type/Model No	NC-73				
Serial/Equipment No.:	10707358				
Adaptors used:					
Item submitted by					
Curstomer:	Lam Geotechnics Ltd.				
Address of Customer:	-				
Request No.:	-				
Date of receipt:	10-Nov-2017				

#### Date of test:

.....

14-Nov-2017

## Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Lab standard microphone	B&K 4180	2341427	11-Apr-2018	SCL
Preamplifier	B&K 2673	2239857	05-May-2018	
Measuring amplifier	B&K 2610	2346941		CEPREI
Signal generator	DS 360	61227	03-May-2018	CEPREI
Digital multi-meter	34401A		01-Apr-2018	CEPREI
Audio analyzer		US36087050	25-Apr-2018	CEPREI
	8903B	GB41300350	21-Apr-2018	CEPREI
Universal counter	53132A	MY40003662	22-Apr-2018	CEPREI

#### Ambient conditions

Temperature:	21 ± 1 °C
Relative humidity:	50 ± 10 %
Air pressure:	1010 ± 5 hPa

### **Test specifications**

The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B 1. and the lab calibration procedure SMTP004-CA-156.

The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique. 2.

The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference 3. pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

#### **Test results**

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

Huang Jia Min/Feng Jun Qi

15-Nov-2017 Company Chop:



Comments: The results reported in this certificate refer to the conditon of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

Date:

@ Soils & Materials Engineering Co . Ltd

Approved Signatory:

Form No CARP156-1/Issue 1/Rev D/01/03/2007

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. HOKLAS 028 - CAL) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS Directory of Accredited Laboratories. The results shown in this certificate were determined by this laboratory in accordance with its terms of accreditation. Such terms of accreditation stipulate that the results shall be traceable to the International System of Units (S.I.) or recognised measurement standards. This certificate shall not be reproduced except in full.



## 综合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD. 香港黄竹坑遠37號利達中心12樓

12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@clgismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



# CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No .:

17CA1110 02

Page: 2 of 2

#### 1, Measured Sound Pressure Level

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

Frequency Shown	Output Sound Pressure Level Setting	Measured Output Sound Pressure Level	Estimated Expanded Uncertainty
Hz	dB	dB	dB
1000	94.00	93.93	0.10

#### 2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz	STF = 0.008 dB
Estimated expanded uncertainty	0.005 dB

#### 3, Actual Output Frequency

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz	Actual Frequency = 991.5 Hz	
Estimated expanded uncertainty	0.1 Hz	Coverage factor k = 2.2

#### 4, Total Noise and Distortion

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz	TND = 0.3 %
Estimated expanded uncertainty	0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

1/Rev C/01/05/2005

	7	- End -	$\Lambda \uparrow$
Calibrated by:	St.	Checked by:	1~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~
Date:	La Steng Jie 14-Nov-2017	Date:	Fung Chi Yip 15-Nov-2017

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

Co. Ltd.	Form No CARP156-2/Issue

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. HOKLAS 028 - CAL) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS Directory of Accredited Laboratories. The results shown in this certificate were determined by this laboratory in accordance with its terms of accreditation. Such terms of accreditation stipulate that the results shall be traceable to the International System of Units (S.I.) or recognised measurement standards. This certificate shall not be reproduced except in full.



Appendix 5.1

Monitoring Schedules for Reporting Month and Coming Reporting Month

Image: section of the sectio			Wan Chai Samplin	Contract No. HK Development Phase II an g, Field Measurement an Environmental Monito March 20	d Central-Wan Chai Bypas d Testing Works (Stage 3) pring Schedule	s	
23-746         23-746         0-546         0-546         0-546           Nier (dayting) (M1, M2, M2, M2, M2, M2, M2, M2, M2, M2, M2	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Image: State         Image: State<							03-Mar
MA-60         M5-60         M4-60         12.80         M4-60         12.80           M6-60         12.81         M4-60         12.81         M4-60         12.81           M6-60         15.544         0.5444         0.5444         0.9544         0.9544         0.9544           Ma-60         15.91         Ma-60         10.91         M4-60         10.91         M4-60         10.91           Ma-60         16.23         Ma-60         10.91         M4-60         10.91         M4-60         10.91           M6-60         16.23         M4-60         10.91         M4-60         10.91         M4-60         10.91           M6-60         16.23         M4-60         10.91         M4-60         10.91         M4-60         10.91           M6-60         10.91         M4-60         10.91         M4-60         10.91         M4-60         10.91           M6-60         10.91         M4-60         10.91         M4				Noise (daytime) (M1a)	Ncise (daylime) (M2b, M3a, M4b, M5b, M6)	24hr TSP	1hr TSP
MA-60         M5-60         M4-60         12.80         M4-60         12.80           M6-60         12.81         M4-60         12.81         M4-60         12.81           M6-60         15.544         0.5444         0.5444         0.9544         0.9544         0.9544           Ma-60         15.91         Ma-60         10.91         M4-60         10.91         M4-60         10.91           Ma-60         16.23         Ma-60         10.91         M4-60         10.91         M4-60         10.91           M6-60         16.23         M4-60         10.91         M4-60         10.91         M4-60         10.91           M6-60         16.23         M4-60         10.91         M4-60         10.91         M4-60         10.91           M6-60         10.91         M4-60         10.91         M4-60         10.91         M4-60         10.91           M6-60         10.91         M4-60         10.91         M4				Impact WOM		Impact WOM	
Image: NCM         Mode: 0:400         0:400							
0.6484         0.6464         0.7464         0.7464         0.6464         0.6464         0.6464         0.6464           Mode (digrime) (M1, M2), M3, M2, M3, M4, M2, M3, M4, M2, M3, M4, M2, M3, M3, M4, M4, M3, M3, M4, M4, M3, M4, M4, M4, M4, M4, M4, M4, M4, M4, M4							
Image: Work	04-Mar	05-Mar	06-Mar				10-Mar
None (dayline) (M1, M2, M3, M3, M3, M3, M3, M3, M3, M3, M3, M3							
Md-ebb         14.57         Md-ebb         16.15           11-Mar         12-Mar         13-Mar         14-Mar         15-Mar         16-Mar           11-Mar         12-Mar         13-Mar         14-Mar         15-Mar         16-Mar           Noise (daylime) (M1s, M5b)         240r TSP         Noise (daylime) (M2b, M3a)         Noise (daylime) (M2b, M3a)         Md-ebb         250           Md-food         13.52         Md-food         16.00         Md-food         12.00           Md-food         13.52         Md-food         16.00         Md-food         17.30           Md-food         13.52         Md-food         16.00         Md-food         17.30           Md-food         13.52         Md-food         16.00         17.30         Md-food           Md-food         13.52         Md-food         16.00         Md-food         17.30           Md-food         19.Mar         19.Mar         19.Mar         Md-food         17.30         Md-food           Mpact WCM         Md-food         06.41         Md-food         06.41         Md-food         19.42           Mpact WCM         Md-food         06.41         16.50         Md-food         06.41         Md-food         <			Noise (daytime) (M1a, M2b, M3a, M4b, M5b, M6)	Impact WQM			
11-Mar         12-Mar         13-Mar         14-Mar         15-Mar         16-Mar           Noise (daylime) (M1s, M55)         24tr TSP         11r TSP         Noise (daylime) (M2, M5)         Ifter TSP           Mpact WCM         Md-bood         13-52         Md-food         1000         Md-etb         12.09           Md-bood         13-52         Md-dob         22-57         Md-etb         12.09           Md-bood         13-52         Md-dob         22-57         Md-etb         12.09           Md-bood         19-Mar         20-Mar         21-Mar         22-Mar         23-Mar           19-Mar         19-Mar         20-Mar         21-Mar         22-Mar         23-Mar           24tr TSP         1tr TSP         Noise (daylime) (M3, M5)         Md-eb         16-Mar         17.39           24tr TSP         1tr TSP         Noise (daylime) (M3, M5)         Noise (daylime) (M3)         Impact WCM							
24r TSP         1br TSP         Noise (dayline) (M1a, M5b)         Noise (dayline) (M2b, M3b)         Impact WOM           Md+db0         11.52         Mpact WOM         Md+db0         12.60           Md+db0         21.32         Md+db0         12.60         Md+db0         17.38           19-MM         19-MM         20-MM         21-MM         22-MM         22-MM         22-MM           19-MM         19-MM         20-MM         21-MM         22-MM         22-MM         22-MM         22-MM           19-MM         19-MM         20-MM         21-MM         22-MM         22-MM         22-MM         11/2 TSP         11/2 TSP         11/2 TSP         11/2 TSP         11/2 TSP         Md+db0         06.41         Md+db0         06.41         Md+db0         06.44         Md+db0         06.44         Md+db0         06.44         Md+db0         06.41         Md+db0         16.34         Md+db0							17-Mar
Mid-Bood         11352         Mid-Bood         1000         Mid-Bood         1200           Mid-Bood         2132         Mid-Bood         2257         Mid-Bood         1730           19-Mar         19-Mar         20-Mar         21-Mar         22-Mar         22-Mar         22-Mar         23-Mar           24H         19-Mar         19-Mar         20-Mar         21-Mar         22-Mar         24H         1H         TSP         IN Size (daylime) (M3, Mb).         Mid-Bood         1H         TSP         IN TSP         Insize (daylime) (M3, Mb).         Mid-Bood         Insize (daylime) (M3, Mb).         Insize (daylime) (M3				Noise (daytime) (M4b, M6)		hanna 1972	
Mid-ebb         21-32         Mid-ebb         22-77         Mid-flood         17.98           19.Mar         19.Mar         20.Mar         21-Mar         22.Mar         22.Mar         23.Mar         117.57 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>							
18-Mar         19-Mar         20-Mar         21-Mar         22-Mar         23-Mar         23-Mar           24hr TSP         1hr TSP         Noise (daylime) (M1, M2b)         Noise (daylime) (M3a, M4b, M5b, M5b, M6b, M6b, M6b, M6b, M6b, M6b, M6b, M6							
28r TSP         1hr TSP         Noise (day/ma) (M1, M2c)         Noise (day/ma) (M3, M2c), M2c, M2c, M2c, M2c, M2c, M2c, M2c, M2c	18-Mar		20-Mar				24-Mar
Noise (dayśme) (M2z) Noise (dayśme) (M3a, M6b, M5b, Noise (dayśme) (M1a)		24lv TSP Impact WGM Mid-8bod 07:38 Mid-9bb 13:42	the TSP	Noise (daytime) (M1a, M2b) Impact WQM Mid-Rood 08:41	Ncise (dayirme) (M3a, M4b, M5b, M6)	24hr TSP Impact WQM Mid-flood 09:49	
	20 110	20 114	27 110	20 114			
inpact WOM Mid-Bood 12:57 Mid-ebb 20:36		Impact WQM Mid-flood 12:57	Noise (daytime) (M3a, M4b, M5b, M6)	Noise (daytime) (M1a)			

Remark: With respect to the completion of the removal of the temporary reclamation at TSS area confirmed by the CWB RSS and the completion of the 4-weeks post construction water quality monitoring at the associated Enhanced DD monitoring stations, the respective Enhance DD monitoring at Monitoring Station DS and CT were temporarily superiode from 5 March 2017 ebb toke markets.

0       0			Sampli		d Central-Wan Chai Bypas d Testing Works (Stage 3) Ionitoring Schedule		
00.40       0.40	Sunday	Monday	Tuesday		Thursday		
Image: WDM       Image: WDM <th></th> <th></th> <th></th> <th>28-Ma</th> <th>r 29-Mar</th> <th>30-Mar</th> <th>31-M</th>				28-Ma	r 29-Mar	30-Mar	31-M
Image: market					1hr TSP		
Image: Note of the sector o							
01-4pi         02-4pi         02-4pi         05-4pi         05-4pi<							
Noise (daylime)	01-Ap	02-Ap	03-Ap				07-A
Nase (daytime)       Nase (daytime)       Impact WOM Md=kb0       Impact W							
Me-Hood     Me-Hood     Me-Hood     Me-Hood     Me-Hood     Me-Hood     Me-Hood       Me-Hood     Me-Hood     10-Apr     11-Apr     12-Apr     12-Apr     13-Apr     14       Me-Hood     Me-Hood     12-Apr     12-Apr     12-Apr     12-Apr     24x TSP     24x TSP       Me-Hood     Me-Hood     12-Apr     Me-Hood     12-Apr     14-Apr     24x TSP     14x FSP       Nase (day/me)     Hr     TSP     Me-Hood     12-Apr     Me-Hood     12-Apr     Me-Hood       15-Apr     Nase (day/me)     Hr     TSP     Me-Hood     12-Apr     Me-Hood     12-Apr       15-Apr     Hr     Me-Hood     12-Apr     Me-Hood     12-Apr     Me-Hood     12-Apr       15-Apr     Hr     TSP     Nase (day/me)     Nase (day/me)     Nase (day/me)     Nase (day/me)     Me-Hood     12-Apr       15-Apr     Me-Hood     12-B     Me-Hood     12-B     Me-Hood     12-Apr       15-Apr     TSP     Nase (day/me)     Nase (day/me)     Me-Hood     12-B     Me-Hood       15-Apr     Me-Hood     12-B     Me-Hood     12-B     Me-Hood     12-Apr       15-Apr     TSP     Nase (day/me)     Nase (day/me)     Me-Hood     12-			Noise (daytime)	1hr TSP		Noise (daytime)	
Md-ebb     14.68     Md-ebb     15.28     Md-ebb     Md-ebb       0/6-hy     0.9-hy     0.9-hy     10-hy     11-hy     12-hy     13-hy     13-hy     13-hy     13-hy     13-hy     13-hy     13-hy     14-hy     14-hy     12-hy     13-hy     13-hy     14-hy							Impact WQM
08-Apr         09-Apr         09-Apr         10-Apr         11-Apr         12-Apr         13-Apr         1           24hr TSP         Noise (daylime)         Model (daylime)         If TSP         Model (daylime)         Model (daylime)         Model (daylime)         Model (daylime)         Model (daylime)         If TSP         Model (daylime)         Model (daylime)         Model (daylime)         If TSP         Model (daylime)         Mod							
Noise (daylime)         Noise (daylime)         Noise (daylime)         Impact WOM Impact WOM Mid-dob         Impact WOM Mid-dob         Impac	08-Ap	09-Ap				13-Apr	14-/
Image: WDM     Md-4bb     72-74     Md-4bb     Md-4bb			Noise (daytime) Impact WQM				Impact WQM
15-Apr         16-Apr         16-Apr         19-Apr         19-Apr         20-Apr         2           11r TSP         Noise (daylime)         Noise (daylime)         Project WCM         Project WC							
Inv TSP     Note (daytime)     Note (daytime)     Inv CSP     Inv TSP     Inv TSP       Inpact VCM     Impact VCM     Impact VCM     Impact VCM     Impact VCM       M6-beb     12.41     M6-beb     13.55     M64 rood     08.41       M64-bod     12.45     M64-bod     13.56     M64 rood     08.41       M64-bod     12.41     M64-bod     13.56     M64 rood     08.41       M64-bod     12.41     M64-bod     25-Apr     26-Apr     27-Apr       Note (daytime)     Note (daytime)     Note (daytime)     Inv TSP     Inv TSP       Note (daytime)     Note (daytime)     Inv TSP     Inv TSP     Inv TSP	1E An	16.40				20.4m	Mid-flood 17 21-/
Noise (daytime)         Noise (daytime)         Noise (daytime)         mpact WCM         Mpact W							
Mid-abb         12.41         Mid-abb         13.58         Mid-flow         008.41           Mid-bido         10.59         Mid-lood         10.69         Mid-rob         12.7           22-4pr         23-4pr         24-4pr         25-4pr         26-4pr         27-4pr           Noise (daylime)         Noise (daylime)         Noise (daylime)         Impact WCM         14.34		1hr TSP	Noise (daytime)	Noise (daytime)		24hr TSP	1hr TSP
Mid-ebc         12.41         Mid-ebc         13.58         Mid-flood         00.41           Mid-lood         10.55         Mid-lood         10.69         Mid-lood         10.67           22-Apr         23-Apr         24-Apr         25-Apr         26-Apr         26-Apr         27-Apr           Noise (daylime)         Noise (daylime)         Impact WCM         11.2         Impact WCM         11.48         Impact WCM		Impact WQM		Impact WQM	1	Impact WQM	
22-Apr         23-Apr         24-Apr         25-Apr         26-Apr         26-Apr         27-Apr           Noise (daylime)         Noise (daylime)         Impact WOM         Impact		Mid-ebb 12:4		Mid-ebb 13:5		Mid-flood 08:41	
Noise (day/me) Noise (day/me) Ingoct WCM Impact WCM Ingoct WCM Mid-food 14.34							
Noise (daylime)         Impact WGM           Impact WGM         Impact WGM           Mid-Mood         11.20	22-Ap	23-Ap	24-Ap	r 25-Aç	r 26-Apr	27-Apr	
Impact WCM/ Mid-flood 1120 Mid-flood 14:34							
Mid-flood 11:20 Mid-flood 14:34		Noise (daytime)	Noise (daytime)		24hr TSP	1hr TSP	
			Noise (daytime)		24hr TSP	1hr TSP	
Mid-ebb 18:57 Mid-ebb 21:17		Impact WQM				1hr TSP	



Appendix 5.2

Noise Monitoring Results and Graphical Presentations

#### Noise Monitoring Result for EP-376/2009

#### Day Time (0700 - 1900hrs on normal weekdays)


Location: M1a - Footbridge at EX-Wanchai Harbour Road Sports Centre

			Measur	ement Noi	se Level	Baseline Level	Construction Noise Level	Limit Level
Date	Time	Weather	Leq	L10	L90	Leq	Leq	Leq
						Unit: dE	B(A), (30-min)	
28/02/2018	13:35	Fine	77.0	80.4	74.6	73	75	75
06/03/2018	14:00	Fine	75.9	78.0	69.7	73	73	75
12/03/2018	11:00	Fine	71.1	73.5	67.2	73	71	75
21/03/2018	09:00	Fine	74.2	75.9	71.6	72	70	75

am

Contract No. HK/2015/01 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and Testing Works (Stage 3)

Graphic Presentation of Noise Monitoring Result Day Time (0700 - 1900hrs on normal weekdays)





Appendix 5.3

Air Quality Monitoring Results and Graphical Presentations



Location: CMA5b - Pedestrian Plaza

Report on 24-hour TSP me	onitoring for EP-376/2009
Action Level -	209.9 µg/m3
Limit Level -	260 µg/m3

Date	Sampling	Weather	Filter paper	Filter Weigl	ht, g	Elapse Tim	e, hr	Sampling	Flo	w Rate, m <sup>3</sup> /r	min	Total	TSP Level,
	Time	Condition	no.	Initial	Final	Initial	Final	Time, hr	Initial, Q <sub>si</sub>	Final, Q <sub>sf</sub>	Average	Volume, m <sup>3</sup>	<sup>3</sup> μg/m <sup>3</sup>
2-Mar-18	08:00	Cloudy	24406	2.6617	2.8501	9876.36	9900.36	24.00	0.86	0.86	0.86	1238	152.2
7-Mar-18	08:00	Cloudy	24527	2.6689	2.8177	9903.36	9927.36	24.00	0.87	0.88	0.87	1256	118.5
13-Mar-18	08:00	Cloudy	24621	2.6645	2.8145	9930.36	9954.36	24.00	0.75	0.75	0.75	1076	139.3
19-Mar-18	08:00	Cloudy	24408	2.6588	2.8051	9957.36	9981.36	24.00	1.02	1.02	1.02	1467	99.7
23-Mar-18	08:00	Sunny	24710	2.6685	2.9117	9984.36	10008.36	24.00	1.02	1.03	1.02	1476	164.8

Report on 1-hour TSP monitoring for EP-376/2009 339.7 μg/m3 500 μg/m3 Action Level -Limit Level -

Date	Sampling	Weather	Filter paper	Filter Weigh	nt, g	Elapse Time	e, hr	Sampling	Flo	w Rate, m <sup>3</sup> /	min	Total	TSP Level,
	Time	Condition	no.	Initial	Final	Initial	Final	Time, hr	Initial, Q <sub>si</sub>	Final, Q <sub>sf</sub>	Average	Volume, m <sup>3</sup>	μg/m <sup>3</sup>
3-Mar-18	08:10	Cloudy	24581	2.6835	2.6905	9900.36	9901.36	1.00	0.74	0.74	0.74	45	157.2
3-Mar-18	09:13	Cloudy	24578	2.6902	2.6969	9901.36	9902.36	1.00	0.74	0.74	0.74	45	150.4
3-Mar-18	10:50	Cloudy	24571	2.6817	2.6860	9902.36	9903.36	1.00	0.74	0.74	0.74	45	96.6
8-Mar-18	08:30	Rainy	24537	2.6837	2.6860	9927.36	9928.36	1.00	0.88	0.88	0.88	53	43.7
8-Mar-18	13:00	Rainy	24613	2.6786	2.6871	9928.36	9929.36	1.00	0.76	0.76	0.76	46	186.7
8-Mar-18	14:20	Rainy	24648	2.6738	2.6781	9929.36	9930.36	1.00	0.76	0.76	0.76	46	94.4
14-Mar-18	08:20	Cloudy	24762	2.6503	2.6572	9954.36	9955.36	1.00	0.75	0.75	0.75	45	153.8
14-Mar-18	10:05	Cloudy	24757	2.6719	2.6763	9955.36	9956.36	1.00	0.75	0.75	0.75	45	98.1
14-Mar-18	13:00	Cloudy	24747	2.6739	2.6763	9956.36	9957.36	1.00	0.75	0.75	0.75	45	53.5
20-Mar-18	08:15	Cloudy	24731	2.6393	2.6461	9981.36	9982.36	1.00	1.02	1.02	1.02	61	111.1
20-Mar-18	09:30	Cloudy	24725	2.6484	2.6528	9982.36	9983.36	1.00	1.02	1.02	1.02	61	71.9
20-Mar-18	10:35	Cloudy	24718	2.6677	2.6755	9983.36	9984.36	1.00	1.02	1.02	1.02	61	127.5
24-Mar-18	08:35	Cloudy	23527	2.6024	2.6128	10008.36	10009.36	1.00	1.03	1.03	1.03	62	169.1
24-Mar-18	13:00	Cloudy	24857	2.6487	2.6628	10009.36	10010.36	1.00	1.03	1.03	1.03	62	229.3
24-Mar-18	14:24	Cloudy	24836	2.6564	2.6679	10010.36	10011.36	1.00	1.03	1.03	1.03	62	187.0



Location: CMA6a - WDII PRE Office

#### Report on 24-hour TSP monitoring for EP-376/2009


Action Level -	207.1 µg/m3
Limit Level -	260 µg/m3

Date	Sampling	Weather	Filter paper	Filter Weigh	it, g	Elapse Time	e, hr	Sampling	Flo	w Rate, m <sup>3</sup> /r	min	Total	TSP Level,
	Time	Condition	no.	Initial	Final	Initial	Final	Time, hr	Initial, Q <sub>si</sub>	Final, Q <sub>sf</sub>	Average	Volume, m <sup>3</sup>	μg/m <sup>3</sup>
2-Mar-18	08:00	Cloudy	24410	2.6468	2.7669	3580.29	3604.29	24.00	0.95	0.95	0.95	1368	87.8
7-Mar-18	08:00	Cloudy	24534	2.6832	2.7514	3607.29	3631.29	24.00	0.96	0.97	0.96	1388	49.1
13-Mar-18	08:00	Cloudy	24618	2.6708	2.7747	3634.29	3658.29	24.00	0.95	0.96	0.95	1375	75.6
19-Mar-18	08:00	Cloudy	24529	2.6779	2.7859	3661.29	3685.29	24.00	1.08	1.09	1.08	1562	69.2
23-Mar-18	08:00	Sunny	24851	2.6586	2.7989	3688.29	3712.29	24.00	1.09	1.09	1.09	1573	89.2

# Report on 1-hour TSP monitoring for EP-376/2009Action Level -333 µg/m3Limit Level -500 µg/m3


Date	Sampling	Weather	Filter paper	Filter Weigh	nt, g	Elapse Tim	e, hr	Sampling	Flo	w Rate, m <sup>3</sup> /	min	Total	TSP Level,
	Time	Condition	no.	Initial	Final	Initial	Final	Time, hr	Initial, Q <sub>si</sub>	Final, Q <sub>sf</sub>	Average	Volume, m <sup>3</sup>	μg/m <sup>3</sup>
3-Mar-18	08:03	Cloudy	24583	2.6848	2.6904	3604.29	3605.29	1.00	0.82	0.82	0.82	49	114.2
3-Mar-18	09:30	Cloudy	24577	2.6901	2.6934	3605.29	3606.29	1.00	0.82	0.82	0.82	49	67.3
3-Mar-18	11:00	Cloudy	24570	2.6999	2.7020	3606.29	3607.29	1.00	0.82	0.82	0.82	49	42.8
8-Mar-18	08:30	Rainy	24452	2.6858	2.6870	3631.29	3632.29	1.00	0.84	0.84	0.84	50	23.9
8-Mar-18	09:50	Rainy	24666	2.6513	2.6538	3632.29	3633.29	1.00	0.97	0.97	0.97	58	43.0
8-Mar-18	13:00	Rainy	24662	2.6827	2.6861	3633.29	3634.29	1.00	0.97	0.97	0.97	58	58.5
14-Mar-18	08:15	Cloudy	24748	2.6553	2.6601	3658.29	3659.29	1.00	0.96	0.96	0.96	57	83.7
14-Mar-18	10:05	Cloudy	24755	2.6647	2.6692	3659.29	3660.29	1.00	0.96	0.96	0.96	57	78.5
14-Mar-18	13:00	Cloudy	24745	2.6409	2.6437	3660.29	3661.29	1.00	0.82	0.82	0.82	49	56.7
20-Mar-18	08:10	Cloudy	24730	2.6400	2.6466	3685.29	3686.29	1.00	1.09	1.09	1.09	65	101.3
20-Mar-18	09:30	Cloudy	24853	2.6582	2.6626	3686.29	3687.29	1.00	1.09	1.09	1.09	65	67.5
20-Mar-18	10:35	Cloudy	24717	2.6670	2.6725	3687.29	3688.29	1.00	1.09	1.09	1.09	65	84.4
24-Mar-18	08:15	Cloudy	23528	2.6190	2.6265	3712.29	3713.29	1.00	1.09	1.09	1.09	66	114.4
24-Mar-18	13:00	Cloudy	24855	2.6554	2.6641	3713.29	3714.29	1.00	1.09	1.09	1.09	66	132.7
24-Mar-18	14:09	Cloudy	24838	2.6409	2.6491	3714.29	3715.29	1.00	1.09	1.09	1.09	66	125.1

Contract No. HK/2015/01 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and Testing Work (Stage 3)




Graphic Presentation of 24 hour TSP Result for EP-376/2009

am



Contract No. HK/2015/01 am Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and Testing Work (Stage 3) Graphic Presentation of 1 hour TSP Result for EP-376/2009 1hour TSP Concentration CMA6a - WDII PRE Site Office ٠ Action Level Limit Level 600 550 TSP Concentration (µg/m3) 500 450 400 350 300 250 200 150 100 50 0 07/01/2018 02/03/2018 08/03/2018 27/09/2017 03/10/2017 09/10/2017 15/10/2017 27/10/2017 02/11/2017 08/11/2017 14/11/2017 02/12/2017 08/12/2017 14/12/2017 20/12/2017 26/12/2017 01/01/2018 13/01/2018 19/01/2018 25/01/2018 31/01/2018 06/02/2018 12/02/2018 18/02/2018 24/02/2018 14/03/2018 20/03/2018 26/03/2018 21/10/2017 20/11/2017 26/11/2017 Date

## Graphic Presentation of 24 hour TSP Result for EP-376/2009





Appendix 6.1

Event Action Plans



# **Event/Action Plan for Construction Noise**

EVENT		A	CTION	
	ET	IEC	ER	CONTRACTOR
Action Level being exceeded	<ol> <li>Notify ER, IEC and Contractor;</li> <li>Carry out investigation;</li> <li>Report the results of investigation to the IEC, ER and Contractor;</li> <li>Discuss with the IEC and Contractor on remedial measures required;</li> <li>Increase monitoring frequency to check mitigation effectiveness.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Review the investigation results submitted by the ET;</li> <li>Review the proposed remedial measures by the Contractor and advise the ER accordingly;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Supervise the implementation of remedial measures.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Submit noise mitigation proposals to IEC and ER;</li> <li>Implement noise mitigation proposals.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>



EVENT	ACTION											
	ET	IEC	ER	CONTRACTOR								
Limit Level being exceeded	<ol> <li>Inform IEC, ER, Contractor and EPD;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency;</li> <li>4. Identify source and investigate the cause of exceedance;</li> <li>5. Carry out analysis of Contractor's working procedures;</li> <li>6. Discuss with the IEC, Contractor and ER on remedial measures required;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Supervise the implementation of remedial measures;</li> <li>If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC and ER within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Submit further proposal if problem still not under control;</li> <li>Stop the relevant portion of works as instructed by the ER until the exceedance is abated.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>								



## Event / Action Plan for Construction Air Quality

EVENT		ACTION		
EVENT	ET	IEC	ER	CONTRACTOR
ACTION LEVEL				
1. Exceedance for one sample	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform IEC and ER;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	Notify Contractor.     (The above actions should be taken within 2     working days after the exceedance is identified)	<ol> <li>Rectify any unacceptable practice;</li> <li>Amend working methods if appropriate. (The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>
2. Exceedance for two or more consecutive samples	<ol> <li>Identify source;</li> <li>Inform IEC and ER;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IEC and ER;</li> <li>If exceedance stops, cease additional monitoring. (The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>Supervise Implementation of remedial measures.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Submit proposals for remedial to ER within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>
LIMIT LEVEL				
1. Exceedance for one sample	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform ER, Contractor and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise implementation of remedial measures.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>
2. Exceedance for two or more consecutive samples	<ol> <li>Notify IEC, ER, Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Arrange meeting with IEC and ER to discuss the remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring. (The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Ensure remedial measures properly implemented;</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>



# Event and Action Plan for Marine Water Quality

EVENT		ACTION		
	ET	IEC	ER	CONTRACTOR
Action level being exceeded by one sampling day	Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; (The above actions should be taken within 1 working day after the exceedance is identified) Repeat measurement on next day of exceedance.	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and ER; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)
Action level being exceeded by more than one consecutive sampling days	Identify source(s) of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Ensure mitigation measures are implemented; Prepare to increase the monitoring frequency to daily; (The above actions should be taken within 1 working day after the exceedance is identified) Repeat measurement on next working day of exceedance.	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the Engineer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)



EVENT		ACTION		
	ET	IEC	ER	CONTRACTOR
Limit level being exceeded by one sampling day	Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform IEC, contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit level. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the Engineer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)
Limit level being exceeded by more than one consecutive sampling days	Identify source(s) of impact; Inform IEC, contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures; Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the marine work until no exceedance of Limit level. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3working days; Implement the agreed mitigation measures; As directed by the Engineer, to slow down or to stop all or part of the marine work or construction activities. (The above actions should be taken within 1 working day after the exceedance is identified)



# Event and Action Plan for Odour Patrol

Event		ACTION
	Person-in-charge of Odour Monitoring	Implementation Agent Identified by CEDD
Action Level		
Exceedance of Action Level	<ol> <li>Identify source/reason of exceedance;</li> <li>Repeat odour patrol to confirm finding.</li> </ol>	<ol> <li>Carry out investigation to identify the source/reason of exceedance;</li> <li>Rectify any unacceptable practice</li> <li>Implement more mitigation measures if necessary;</li> <li>Inform EPD or MD if exceedance is considered to be caused by expedient connections or floating debris.</li> </ol>
Limit Level		
Exceedance of Limit Level	<ol> <li>Identify source / reason of exceedance;</li> <li>Repeat odour patrol to confirm findings;</li> <li>Increase odour patrol frequency;</li> <li>If exceedance stops, cease additional odour patrol.</li> </ol>	<ol> <li>Carry out investigation to identify the source/reason of exceedance. Investigation shall be completed within 2 weeks;</li> <li>Rectify any unacceptable practice;</li> <li>Formulate remedial actions;</li> <li>Ensure remedial actions properly implemented;</li> <li>If exceedance continues, consider what more/enhanced mitigation measures shall be implemented;</li> <li>Inform EPD or MD if exceedance is considered to be caused by expedient connections or floating debris.</li> </ol>



Appendix 6.2

Summary for Notification of Exceedance

am							Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and Testing Work (Stage3)
Lam Geot	echnics Limit	ed					Summary for Notification of Exceedance
Ref no.	Date	Location	Parameters (Unit)	Measured	Action Level	Limit Level	Follow-up action

Contract No. HK/2015/01



Appendix 9.1

Complaint Log



# Environmental Complaints Log

Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status



Appendix 10.1

Construction Programme of Individual Contracts


COUCE		DER JOIN	T VENTUR	Ξ	CEDD Contract No. HK/2012/08 Wan Chai Development Phase II Central - Wan Chai Bypass at Wan Chai West								Page : 1 / 5		
tivity ID	Activity Name	Remaining Dur	Early Start	Early Finish	Jul	Aug	Sep	017 Oct	Nov	Dec	Jan	Feb	2018 Mar	Apr	Мау
_	Revised Works Programme Rev.11.1(DD 30 J	un 2017)													
	ction Completion														
Construction				_											
	Road A2, A4 & A5														
	Utilities - Section 1 (L1806 - L1801)														
SIIIA10300	Sec III A - roadwork and utilities section 1 carriageway - Drainage works (L2202-L2201)	21	03-Oct-17	26-Oct-17											
SIIIA10301	Sec III A - roadwork and utilities section 1 carriageway - Drainage works (L1806 -L1801)	20	01-Nov-17	23-Nov-17											
SIIIA10302	Sec III A - roadwork and utilities section 1 carriageway - gully pipe	18	24-Nov-17	14-Dec-17											
SIIIA10320	Sec III A - roadwork and utilities section 1 carriageway - watermain	7	15-Dec-17	22-Dec-17											
SIIIA10340	Sec III A - roadwork and utilities section 1 carriageway - utilities: HEC along carriageway	21	23-Dec-17	19-Jan-18											
SIIIA10360	Sec III A - roadwork and utilities section 1 carriageway - road kerb & formation	17	20-Jan-18	08-Feb-18											
SIIIA10400	Sec III A - roadwork and utlities section 1 carriageway -	6	09-Feb-18	15-Feb-18											
Roadwork & L	black top Utilities - Section 2 (L1810 - L1806)														
SIIIA12490	Sec III A - roadwork and utilities section 2 carriageway -	61	03-Aug-17	13-Oct-17											
SIIIA12510	Drainage works (L1810 - L1806, L2202 - L2202A) Sec III A - roadwork and utilities section 2 carriageway -	25	14-Oct-17	13-Nov-17											
SIIIA12530	gully pipe (L1801 - L1806) Sec III A - roadwork and utilities section 2 carriageway -	10	14-Nov-17	24-Nov-17											
SIIIA12550	watermain Sec III A - roadwork and utilities section 2 carriageway -	28	25-Nov-17	29-Dec-17											
SIIIA12570	Utilities: HEC along carriageway & Crossroad duct (HEC & Sec III A - roadwork and utilities section 2 carriageway -	17	30-Dec-17	19-Jan-18											
SIIIA12590	road kerb & formation Sec III A - roadwork and utilities section 2 carriageway -	7	20-Jan-18	27-Jan-18											
	black top	1	20-3411-10	27-Jd11-10											
	Utilities - Section 3 (L1808 - L1102)														
SIIIA12710	Sec III A - roadwork and utilities section 3 carriageway - Drainage works (L1301 - L1102)	21	19-Aug-17	12-Sep-17											
SIIIA12750	Sec III A - roadwork and utilities section 3 carriageway - gully pipe (L1808A - L1102)	14	13-Sep-17	28-Sep-17											
SIIIA12762	Sec III A - roadwork and utlities section 3 carriageway - watermain	11	29-Sep-17	12-Oct-17											
SIIIA12770	Sec III A - roadwork and utilities section 3 carriageway - utilities: HEC & crossroad duct (PCCW & HGC)	41	13-Oct-17	30-Nov-17											
SIIIA12790	Sec III A - roadwork and utilities section 3 carriageway - road kerb & formation	19	01-Dec-17	22-Dec-17											
SIIIA12810	Sec III A - roadwork and utilities section 3 carriageway - black top	7	23-Dec-17	03-Jan-18											
Roadwork & U	Utilities - Section 4 (L1406 - L1401)														
SIIIA12935	Sec III A - roadwork and utilities section 4 carriageway -	45	11-Jul-17	31-Aug-17			3								
SIIIA12950	Drainage works (L1406-L1401) Sec III A - roadwork and utilities section 4 carriageway -	31	01-Sep-17	07-Oct-17											
SIIIA12990	gully pipe (L1406 -L1401) Sec III A - roadwork and utilities section 4 carriageway -	10	09-Oct-17	19-Oct-17											
SIIIA13010	watermain Sec III A - roadwork and utilities section 4 carriageway -	24	20-Oct-17	17-Nov-17											
SIIIA13030	road formation: crossroad duct (HEC), road kerb & formation Sec III A - roadwork and utilities section 4 carriageway -	ו 7	18-Nov-17	25-Nov-17											
	black top Utilities - Section 5 (L1411 - L1406)														
SIIIA13210	Sec III A - roadwork and utilities section 5 carriageway -	25	25-Jul-17	22-Aug-17											
SIIIA13210	gully pipe (L1411 - L1406) Sec III A - roadwork and utilities section 5 carriageway -														
5111A13230	road formation: Crossroad duct(HEC), road kerb & formation	29	23-Aug-17	25-Sep-17											
											Date	Revision	Chockod	٨٥٥٢٥٠٢٢	1
Data Date:	Current Milestone     Actual Work					-					05-Sep-17	11.1	UNEUNEU	Approved	1
0-Jun-17	Critical Remaining Work			N	orks Pro	gramme fo	r Utilities &	& Roadwork	(S						
	Remaining Work					(Dof to D)		1)							
	Remaining Level of Effort					(Ref. to RV	WP Rev.11	. 1)							

	利 CLEADER 中國建築・ CHINA STATE - LEA					с	Wan C	hai Developr	. HK/2012/08 nent Phase I is at Wan Ch	I	
	Activity Name	Remaining Dur	Early Start	Early Finish	Jul	Aug	2 Sep	017 Oct	Nov	Dec	Jan
IA13250	Sec III A - roadwork and utilities section 5 carriageway -	7	26-Sep-17	04-Oct-17							
adwork 8	black top & Utilities - Section 6 (L1102 - L1411)										
IA13372	Sec III A - roadwork and utlities section 6 carriageway -	14	18-Aug-17	02-Sep-17							
IA13373	Backfilling of water channel adjacent culvert K bay 16 Sec III A - roadwork and utilities section 6 carriageway -	20	24-Aug-17	15-Sep-17							
	Backfilling of water channel from culvert K bay 16 to 20B										
SIIIA13380	Sec III A - roadwork and utilities section 6 carriageway - Removal of temporary water channel	9	16-Sep-17	26-Sep-17							
SIIIA13385	Sec III A - roadwork and utlities section 6 carriageway - Waterproofing for tunnel roof slab	6	27-Sep-17	04-Oct-17							
SIIIA13389	Sec III A - roadwork and utilities section 6 carriageway - Backfilling above tunnel roof slab	5	05-Oct-17	10-Oct-17							
IIIA13395	Sec III A - roadwork and utilities section 6 carriageway - Drainage works (L1101-L1102)	9	11-Oct-17	20-Oct-17							
GIIIA13399	Sec III A - roadwork and utlities section 6 carriageway -	8	21-Oct-17	31-Oct-17					<b>-</b>		
GIIIA13430	gully pipe (L1101 -L1102) Sec III A - roadwork and utilities section 6 carriageway -	30	03-Aug-17	06-Sep-17							
SIIIA13444	gully pipe (Culvert L - L1411) Sec III A - roadwork and utilities section 6 carriageway -	7	07-Sep-17	14-Sep-17							
SIIIA13445	watermain Sec III A - roadwork and utilities section 6 carriageway -	14	15-Sep-17	30-Sep-17							
	utilities: HEC , HGC, PCCW		-								
SIIIA13450	Sec III A - roadwork and utilities section 6 carriageway - road kerb & formation	18	01-Nov-17	21-Nov-17							
SIIIA13470	Sec III A - roadwork and utilities section 6 carriageway - black top	7	22-Nov-17	29-Nov-17						1	
ion V - Ro	pad P2										
oadwork 8	& Utilities										
ection 1 (L	1504 - L1900)										
SV12450	Sec V - Roadwork & Utilities Section 1 Carriageway - Gully	64	27-Jul-17	10-Oct-17							
SV12460	pipe (L1903 - L1906, L1501-L1504) Sec V - Roadwork & Utilities Section 1 Carriageway - Utilities		11-Oct-17	04-Nov-17					<u> </u>		
SV12490	(TCSS crossroad duct) Sec V - Roadwork & Utilities Section 1 Carriageway - Road	24	06-Nov-17	02-Dec-17						<b>—</b>	
SV12520	kerb & formation Sec V - Roadwork & Utilities Section 1 Carriageway - Black	20	04-Dec-17	28-Dec-17							
	top										
SV12540	Sec V - Roadwork & Utilities Section 1 footpath - Watermain	14	06-Nov-17	21-Nov-17							
SV12570	Sec V - Roadwork & Utilities Section 1 footpath - utilities:TCSS	30	22-Nov-17	28-Dec-17							
SV12580	Sec V - Roadwork & Utilities Section 1 footpath - paving block	30	29-Dec-17	02-Feb-18							
ection 2 (I	L1510 - L1504)										
SV12602	Sec V - Roadwork & Utilities Section 2 Carriageway :	7	18-Aug-17	25-Aug-17							
SV12603	Backfilling Sec V - Roadwork & Utilities Section 2 Carriageway - Gully	30	26-Aug-17	29-Sep-17							
	pipe (L1501 - L1507 & L1511 - L1609) Sec V - Roadwork & Utilities Section 2 Carriageway :		Ŭ								
SV12604	formation for access diversion	6	30-Sep-17	07-Oct-17							
	Sec V - Roadwork & Utilities Section 2 Carriageway: Divert access cross Zone B	0	09-Oct-17					•			
SV12606		01	09-Oct-17	14-Nov-17							
SV12606 SV12610	Sec V - Roadwork & Utilities Section 2 Carriageway - Drainage Works L1507-L1504)	31	07-001-17			1		·/·····			
	Drainage Works L1507-L1504) Sec V - Roadwork & Utilities Section 2 Carriageway -	21	15-Nov-17	08-Dec-17						1	
SV12610	Drainage Works L1507-L1504) Sec V - Roadwork & Utilities Section 2 Carriageway - Drainage Works L1406A - L1406B Sec V - Roadwork & Utilities Section 2 Carriageway - Gully			08-Dec-17 10-Jan-18							
SV12610 SV12630	Drainage Works L1507-L1504) Sec V - Roadwork & Utilities Section 2 Carriageway - Drainage Works L1406A - L1406B	21	15-Nov-17								
SV12610 SV12630 SV12665 SV12666	Drainage Works L1507-L1504) Sec V - Roadwork & Utilities Section 2 Carriageway - Drainage Works L1406A - L1406B Sec V - Roadwork & Utilities Section 2 Carriageway - Gully pipe (L1507-L1504, L1406A) Sec V - Roadwork & Utilities Section 2 Carriageway - Utilities: HEC crossroad duct	21 25 11	15-Nov-17 09-Dec-17 11-Jan-18	10-Jan-18 23-Jan-18							
SV12610 SV12630 SV12665 SV12666 SV12666 SV12670	Drainage Works L1507-L1504)         Sec V - Roadwork & Utilities Section 2 Carriageway -         Drainage Works L1406A - L1406B         Sec V - Roadwork & Utilities Section 2 Carriageway - Gully pipe (L1507-L1504, L1406A)         Sec V - Roadwork & Utilities Section 2 Carriageway - Utilities: HEC crossroad duct         Sec V - Roadwork & Utilities Section 2 Carriageway - Road kerb & formation	21 25 11 21	15-Nov-17 09-Dec-17 11-Jan-18 24-Jan-18	10-Jan-18 23-Jan-18 20-Feb-18							
SV12610 SV12630 SV12665 SV12666	Drainage Works L1507-L1504) Sec V - Roadwork & Utilities Section 2 Carriageway - Drainage Works L1406A - L1406B Sec V - Roadwork & Utilities Section 2 Carriageway - Gully pipe (L1507-L1504, L1406A) Sec V - Roadwork & Utilities Section 2 Carriageway - Utilities: HEC crossroad duct Sec V - Roadwork & Utilities Section 2 Carriageway - Road	21 25 11	15-Nov-17 09-Dec-17 11-Jan-18	10-Jan-18 23-Jan-18							
SV12610 SV12630 SV12665 SV12666 SV12666 SV12670	Drainage Works L1507-L1504)         Sec V - Roadwork & Utilities Section 2 Carriageway - Drainage Works L1406A - L1406B         Sec V - Roadwork & Utilities Section 2 Carriageway - Gully pipe (L1507-L1504, L1406A)         Sec V - Roadwork & Utilities Section 2 Carriageway - Utilities: HEC crossroad duct         Sec V - Roadwork & Utilities Section 2 Carriageway - Utilities: HEC crossroad duct         Sec V - Roadwork & Utilities Section 2 Carriageway - Road kerb & formation         Sec V - Roadwork & Utilities Section 2 Carriageway - Black top         Sec V - Roadwork & Utilities Section 2 footpath - Drainage	21 25 11 21	15-Nov-17 09-Dec-17 11-Jan-18 24-Jan-18	10-Jan-18 23-Jan-18 20-Feb-18							
SV12610 SV12630 SV12665 SV12666 SV12670 SV12680	Drainage Works L1507-L1504)         Sec V - Roadwork & Utilities Section 2 Carriageway -         Drainage Works L1406A - L1406B         Sec V - Roadwork & Utilities Section 2 Carriageway - Gully pipe (L1507-L1504, L1406A)         Sec V - Roadwork & Utilities Section 2 Carriageway - Utilities: HEC crossroad duct         Sec V - Roadwork & Utilities Section 2 Carriageway - Road kerb & formation         Sec V - Roadwork & Utilities Section 2 Carriageway - Black top	21 25 11 21 20	15-Nov-17 09-Dec-17 11-Jan-18 24-Jan-18 21-Feb-18	10-Jan-18 23-Jan-18 20-Feb-18 15-Mar-18							
SV12610 SV12630 SV12665 SV12666 SV12670 SV12670 SV12680 SV12690	Drainage Works L1507-L1504)         Sec V - Roadwork & Utilities Section 2 Carriageway -         Drainage Works L1406A - L1406B         Sec V - Roadwork & Utilities Section 2 Carriageway - Gully         pipe (L1507-L1504, L1406A)         Sec V - Roadwork & Utilities Section 2 Carriageway -         Utilities: HEC crossroad duct         Sec V - Roadwork & Utilities Section 2 Carriageway - Road         kerb & formation         Sec V - Roadwork & Utilities Section 2 Carriageway - Black         top         Sec V - Roadwork & Utilities Section 2 Corriageway - Black         top         Sec V - Roadwork & Utilities Section 2 footpath - Drainage         Works (L2104 - L2105)         Sec V - Roadwork & Utilities Section 2 footpath - Watermain         Sec V - Roadwork & Utilities Section 2 footpath - utilities:	21 25 11 21 20 25	15-Nov-17 09-Dec-17 11-Jan-18 24-Jan-18 21-Feb-18 09-Dec-17	10-Jan-18 23-Jan-18 20-Feb-18 15-Mar-18 10-Jan-18							
SV12610 SV12630 SV12665 SV12666 SV12670 SV12680 SV12680 SV12695	Drainage Works L1507-L1504)         Sec V - Roadwork & Utilities Section 2 Carriageway -         Drainage Works L1406A - L1406B         Sec V - Roadwork & Utilities Section 2 Carriageway - Gully         pipe (L1507-L1504, L1406A)         Sec V - Roadwork & Utilities Section 2 Carriageway - Utilities: HEC crossroad duct         Sec V - Roadwork & Utilities Section 2 Carriageway - Road kerb & formation         Sec V - Roadwork & Utilities Section 2 Carriageway - Black top         Sec V - Roadwork & Utilities Section 2 footpath - Drainage Works (L2104 - L2105)         Sec V - Roadwork & Utilities Section 2 footpath - Watermain	21 25 11 21 20 25 18	15-Nov-17 09-Dec-17 11-Jan-18 24-Jan-18 21-Feb-18 09-Dec-17 11-Jan-18	10-Jan-18 23-Jan-18 20-Feb-18 15-Mar-18 10-Jan-18 31-Jan-18							

	Page : 2 / 5								
	2018								
Feb	Mar	Apr	May						

	ま LEADER 中國建築・ CHINA STATE - LEA	- 利 道 DER JOIN	E 聯 営 T VENTURE			CEDD Contract No. HK/2012/08 Wan Chai Development Phase II Central - Wan Chai Bypass at Wan Chai West							Page : 3 / 5		
ID	Activity Name	Remaining Dur	Early Start	Early Finish	Jul	Aug	Sep	2017 Oct	Nov	Dec	Jan	2018 Feb Mar	Apr		
SIV12765	Sec V - Roadwork & Utilities Section 3 Carriageway -	25	16-Aug-17*	13-Sep-17	ou.	, ag				200					
SIV12766	Demolish D wall Sec V - Roadwork & Utilities Section 3 Carriageway -	14	28-Sep-17	14-Oct-17											
SIV12810	Drainage Works (Culvert L - L1611) Sec V - Roadwork & Utilities Section 3 Carriageway - Gully	30	16-Oct-17	20-Nov-17											
	pipe (Culvert L - L1611)														
SIV12815	$Sec \ V$ - Roadwork & Utilities Section 3 Carriageway - Road kerb & formation	24	21-Nov-17	18-Dec-17											
SIV12820	Sec V - Roadwork & Utilities Section 3 Carriageway - Black top	20	19-Dec-17	13-Jan-18											
SIV12840	Sec V - Roadwork & Utilities footpath - Drainage works (Culvert L - L2105)	25	16-Oct-17	14-Nov-17											
SIV12844	Sec V - Roadwork & Utilities Section 3 footpath - U channel	21	15-Nov-17	08-Dec-17											
SIV12850	Sec V - Roadwork & Utilities footpath - Watermain	21	15-Nov-17	08-Dec-17											
SIV12855	Sec V - Utilities: HEC (80m at site access) to MVB Plant	10	15-Jul-17*	26-Jul-17											
	Room - 1st stage excavation														
SIV12857	Sec V - Utilities: HEC (80m at site access) to MVB Plant Room - 2nd stag excavation	10	08-Aug-17	18-Aug-17											
SIV12859	Sec V - Utilities: HEC (80m at site access) to MVB Plant Room - cabling	12	25-Aug-17	07-Sep-17											
SIV12860	Sec V - Roadwork & Utilities Section 3 footpath - Utilities:	39	09-Dec-17	26-Jan-18											
SIV12880	TCSS, HGC, PCCW) Sec V - Roadwork & Utilities Section 3 footpath - Paving	22	27-Jan-18	24-Feb-18											
Section 4 (K1	block I106 - Culvert L)														
SIV12282	Sec V - Roadwork & Utilities Section 4 Carriageway -	31	16-Sep-17	23-Oct-17											
	Drainage Works (K1311 - Culvert K, L1201, L1301)									<u> </u>					
SIV12300	Sec V - Roadwork & Utilities Section 4 Carriageway - Gully pipe (K1106-Culvert K, K1201-Culvert K, L1201, L1301)	35	24-Oct-17	04-Dec-17											
SIV12305	Sec V - Roadwork & Utilities Section 4 Carriageway - Utilities : crossroad duct	14	05-Dec-17	20-Dec-17											
SIV12310	Sec V - Roadwork & Utilities Section 4 Carriageway - Road	24	02-Jan-18	29-Jan-18											
SIV12320	kerb & formation Sec V - Roadwork & Utilities Section 4 Carriageway - Black	20	30-Jan-18	24-Feb-18											
SIV12360	top Sec V - Roadwork & Utilities Section 4 Carriageway -	15	21-Dec-17	10-Jan-18											
SIV12380	watermain Sec V - Utilities: HEC (50m at water channel) to MVB plant	10	22-Aug-17	01-Sep-17											
	room - Excavation														
SIV12400	Sec V - Utilities: HEC (50m at water channel) to MVB plant room - Cabling	9	08-Sep-17	18-Sep-17											
SIV12420	Sec V - Roadwork & Utilities Section 4 footpath - Utilities : TCSS	21	11-Jan-18	03-Feb-18											
SIV12440	Sec V - Roadwork & Utilities Section 4 footpath - Utilities : HGC & PCCW	8	21-Dec-17	02-Jan-18											
SIV12460	Sec V - Roadwork & Utilities Section 4 footpath - Paving	22	05-Feb-18	05-Mar-18											
Section IV - S	block ilip Road 3														
Roadwork &	Utilities														
SIV11750	Sec IV - Roadworks & Utilites at SR3 Section 1 Carriageway - Sewerage works	14	16-Sep-17	03-Oct-17											
SIV11760	Sec IV - Roadwork & Utilities at SR3 Section 1 Carriageway - Drainage Works (L1607-L1601, L2004-L2005)	39	16-Sep-17	02-Nov-17					-						
SIV11762	Sec IV - Roadwork & Utilities at SR3 Section 1 Carriageway -	21	03-Nov-17	27-Nov-17											
SIV11764	Drainage Works (L2103-L2101) Sec IV - Roadwork & Utilities at SR3 Section 1 Carriageway -	25	28-Nov-17	28-Dec-17					-						
SIV11780	Gully pipe (L1607-L1601, L2004-L2005) Sec IV - Roadwork & Utilities at SR3 Section 1 Carriageway -	18	29-Dec-17	19-Jan-18											
	Watermain														
SIV11800	Sec IV - Roadwork & Utilities at SR3 Section 1 Carriageway - Utilities : TCSS crossroad duct		20-Jan-18	05-Feb-18											
SIV11830	Sec IV - Roadwork & Utilities at SR3 Section 1 Carriageway - Road kerb & formation	24	06-Feb-18	08-Mar-18											
SIV11840	Sec IV - Roadwork & Utilities at SR3 Section 1 Carriageway - Black top	11	09-Mar-18	21-Mar-18											
SIV11860	Sec IV - Roadwork & Utilities at SR3 Section 1 footpath -	7	29-Dec-17	06-Jan-18											
SIV11880	Drainage Works: future connection pipes Sec IV - Roadwork & Utilities at SR3 Section 1 footpath -	7	08-Jan-18	15-Jan-18											
SIV11900	watermain Sec IV - Roadwork & Utilities at SR3 Section 1 footpath -	39	16-Jan-18	05-Mar-18											
	utilities: HEC & TCSS	-											_		
SIV11920	Sec IV - Roadwork & Utilities at SR3 Section 1 footpath - paving block	17	06-Mar-18	24-Mar-18											

SUEc	ま CHINA STATE - LEA				C	CEDD Contract Wan Chai Devel entral - Wan Chai By	opment Phase	II	
)	Activity Name	Remaining Dur	Early Start	Early Finish	Jul Aug	2017 Sep Oct	Nov	Dec	Jan
Section 2 ( L	L2301 - L2103)								
SIV11940	Sec IV - Roadwork & Utilities at SR3 Section 2 Carriageway -	21	23-Sep-17	18-Oct-17					
SIV11941	Drainage Works (L2301-L2103) Sec IV - Roadwork & Utilities at SR3 Section 2 Carriageway -	30	19-Oct-17	23-Nov-17					
SIV11942	Drainage Works (L608-L1609) Sec IV - Roadwork & Utilities at SR3 Section 2 Carriageway -	22	24-Nov-17	19-Dec-17					
SIV11960	Gully pipe (L2301-L2013, L1608-L1609) Sec IV - Roadwork & Utilities at SR3 Section 2 Carriageway -	10	20-Dec-17	03-Jan-18					
SIV11970	Watermain Sec IV - Utilities: HEC (40m crossing) to MVB plant room -	10	27-Jul-17	07-Aug-17					
SIV11975	excavation Sec IV - Utilities: HEC (40m crossing) to MVB plant room -	5	19-Aug-17	24-Aug-17					
	cabling	-							
SIV11980	Sec IV - Roadwork & Utilities at SR3 Section 2 Carriageway - Utilities: TCSS crossroad duct)	14	04-Jan-18	19-Jan-18					
SIV12010	Sec IV - Roadwork & Utilities at SR3 Section 2 Carriageway - Road kerb & formation	24	20-Dec-17	19-Jan-18					
SIV12020	Sec IV - Roadwork & Utilities at SR3 Section 2 Carriageway - Black top	7	20-Jan-18	27-Jan-18					
SIV12040	Sec IV - Roadwork & Utilities at SR3 Section 2 footpath - Drainage Works: future connection pipes	7	04-Jan-18	11-Jan-18					
SIV12060	Sec IV - Roadwork & Utilities at SR3 Section 2 footpath - utilities: TCSS	25	12-Jan-18	09-Feb-18					
SIV12080	Sec IV - Roadwork & Utilities at SR3 Section 2 footpath -	21	10-Feb-18	09-Mar-18					
Section 3 ( N	paving block M/H1.6 - L2301)								
SIV12100	Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway -	31	19-Oct-17	24-Nov-17					
SIV12102	Drainage Works (M/H1.7 - L2301) Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway -	20	23-Sep-17	17-Oct-17					
SIV12103	M1.7-M1.6: Demolish seawall Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway -	10	18-Oct-17	30-Oct-17					
SIV12103	M1.7-M1.6: ELS Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway -		31-Oct-17	11-Dec-17					
	M1.7-M1.6: Construct manhole & pipes								
SIV12105	Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway - M1.7-M1.6: backfilling & divert EVA	12	12-Dec-17	27-Dec-17					
SIV12120	Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway - Drainage Works (M1.6-C1.1-C1.2): Construct MH and pipes	28	28-Dec-17	30-Jan-18					
SIV12121	Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway - Drainage Works (M1.6-C1.1-C1.2): Backfilling & shift lane	12	31-Jan-18	13-Feb-18					
SIV12122	Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway - Drainage Works (M1.6-C1.1-C1.2): Construct MH C1.2	10	14-Feb-18	28-Feb-18					
SIV12138	Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway	38	20-Jul-17*	01-Sep-17					
SIV12140	-Utilities: HEC to MVB Plant room - cabling Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway -	30	25-Nov-17	02-Jan-18					
SIV12150	Gully pipe (M/H 1.7 - L2301) Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway -	14	03-Jan-18	18-Jan-18					
SIV12155	Road kerb Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway -	10	01-Mar-18	12-Mar-18					
SIV12160	formation Sec IV - Roadwork & Utilities at SR3 Section 3 Carriageway -		13-Mar-18	23-Mar-18					
	Black top								
SIV12165	Sec IV - Roadwork & Utilities at SR3 Section 3 footpath -Utilities: HEC to MVB Plant room - cabling	21	02-Sep-17	26-Sep-17			_		
SIV12170	Sec IV - Roadwork & Utilities at SR3 Section 3 footpath - Utilities: TCSS	22	27-Sep-17	23-Oct-17			<b></b>		
SIV12180	Sec IV - Roadwork & Utilities at SR3 Section 3 footpath - U channel	14	24-Oct-17	09-Nov-17					
SIV12220	Sec IV - Roadwork & Utilities at SR3 Section 3 footpath - Paving block	45	10-Nov-17	04-Jan-18					
ection VII -	Remainder Works								
Road & Drai	inage Works (Culvert L - M/H1.7, Adjacent to SR3)								
SVII11600	Sec IV - Roadwork & Utilities at SR3 Section 4 Carriageway -	40	12-Dec-17	30-Jan-18					
SVII11640	Drainage Works (Culvert L -MH1.7) Sec IV - Roadwork & Utilities at SR3 Section 4 Carriageway -	27	31-Jan-18	06-Mar-18					
SVII11650	Gully pipe (Culvert L -MH1.7) Sec IV - Roadwork & Utilities at SR3 Section 4 Carriageway -	21	07-Mar-18	30-Mar-18					
SVII11660	TCSS duct , road kerb & formation Sec IV - Roadwork & Utilities at SR3 Section 4 Carriageway -	6	31-Mar-18	07-Apr-18					
	Black top	14		•					
SVII11680	Sec IV - Roadwork & Utilities at SR3 Section 4 footpath - U channel		07-Mar-18	22-Mar-18					
SVII11700	Sec IV - Roadwork & Utilities at SR3 Section 4 footpath - utilities	13	23-Mar-18	07-Apr-18					
SVII11720	Sec IV - Roadwork & Utilities at SR3 Section 4 footpath - paving block	11	09-Apr-18	24-Apr-18					



eSuce	ま LEADER 中國建築- CHINA STATE - LEA				CEDD Contract No. HK/2012/08 Wan Chai Development Phase II Central - Wan Chai Bypass at Wan Chai West									
Activity ID	Activity Name	Remaining Dur	Early Start	Early Finish	Jul	Aug	20 Sep	17 Oct	Nov	Dec	Jan			
Promenad	de Seawall Parapet Construction		II			5								
Promenac	le Footpath and EVA Construction													
Section 2	2													
SVII126	10 Sec VII - section 2 footpath - drainage works (L2203 - L2202A) & U-channel	49	14-Nov-17	12-Jan-18										
SVII126		25	13-Jan-18	10-Feb-18										
SVII126	30 Sec VII - section 2 footpath - watermain	17	12-Feb-18	06-Mar-18										
SVII126	70 Sec VII - section 2 footpath - paving block	29	08-Mar-18	11-Apr-18	_									
Section 3	3													
SVII128	50 Sec VII - section 3 footpath - watermain	18	13-Oct-17	03-Nov-17										
SVII128		44	04-Nov-17	27-Dec-17										
SVII128	PCCW) 75 Sec VII - 3 footpath - drainage works :U chanel	14	28-Dec-17	13-Jan-18										
SVII128	90 Sec VII - section 3 footpath - paving block	30	15-Jan-18	21-Feb-18	_									
Section 4														
SVII130	50 Sec VII - section 4 footpath - drainage works (L2203	21	20-Oct-17	14-Nov-17										
SVII130	-L2203A)	21	15-Nov-17	08-Dec-17										
SVII130		14	09-Dec-17	27-Dec-17										
SVII130		56	09-Dec-17	15-Feb-18										
SVII131	PCCW	20	20-Feb-18	14-Mar-18										
Section 5														
SVII132		49	29-Aug-17	25-Oct-17										
	& U channel		_											
SVII132	·	21	26-Oct-17	20-Nov-17	_							_		
SVII133	PCCW	59	21-Nov-17	31-Jan-18	_									
SVII133		22	01-Feb-18	01-Mar-18										
Section 6														
SVII134	L2204)	25	21-Oct-17	20-Nov-17										
SVII135	10 Sec VII - section 6 footpath - watermain	20	21-Nov-17	13-Dec-17										
SVII135	14 Sec VII - section 6 footpath - U channel	20	14-Dec-17	09-Jan-18										
SVII135	30 Sec VII - section 6 footpath - utilities: HEC, TCSS, HGC, PCCW	62	14-Dec-17	02-Mar-18										
SVII135		25	03-Mar-18	31-Mar-18										

