



# **Black Point Gas Supply Project**

First Monthly Environmental Monitoring & Audit (EM&A) Report – First Phase Project

14 April 2011

# **Environmental Resources Management**

21/F Lincoln House Taikoo Place, 979 King's Road Island East, Hong Kong Telephone 2271 3000 Facsimile 2723 5660

www.erm.com







# **Black Point Gas Supply Project**

First Monthly Environmental Monitoring & Audit (EM&A) Reprot – First Phase Project

ERM Document Code: 0124291\_First Phase 1st Monthly EM&A\_Rev

0.doc

CAPCO Document Code: BPGSP-ERML-PR-4-ENV-09-015

# **Environmental Resources Management**

21/F Lincoln House 979 King's Road Taikoo Place Island East Hong Kong Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660 E-mail: post.hk@erm.com

http://www.erm.com

Client:		Projec	t No	):				
CAPCO		01242	91					
Summary:		Date:	14 A	pril 2011				
This document presents the First Monthly Environmental Monitoring and Audit (EM&A) Report for the First Phase Black Point Gas Supply Project.				Approved by:  Lolien Keernesh				
Сирріу і	rojoot.	Dr Ro Direct		Kennish				
0	1 <sup>st</sup> Monthly EM&A Report – First Phase	Var		JNG	RK	14/04/11		
Revision	Description	Ву		Checked	Approved	Date		
This report has been prepared by Environmental Resources Management the trading name of 'ERM Hong-Kong, Limited', with all reasonable skill, care and diligence within the terms of the Contract with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client.			Distribution  ⊠ Government			AS 18001:2007		
We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.			☐ Public			BSI ~		
This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies on the report at their own risk.						0 9001 : 2008 ate No. FS 32515		







# Black Point Gas Supply Project (First Phase) **Environmental Certification Sheet** EP-391/2010

#### Reference Document/Plan

Document/Plan to be Certified/ Verified:

1st Monthly Environmental Monitoring & Audit (EM&A)

Report - March 2011

Date of Report:

12 April 2011

Date prepared by ET:

12 April 2011

Date received by IEC:

12 April 2011

#### Reference EM&A Manual/ EP Requirement

#### EP Condition:

Condition No. 5.3

Two hard copies and one electronic copy of monthly EM&A Reports shall be submitted to the Director within 2 weeks after the end of the reporting month. Additional copies of the submission shall be provided to the Director upon request from the Director.

#### **ET** Certification

I hereby certify that the above referenced document/plan complies with the above referenced condition of EP-391/2010.

Dr Helen Chiu, Environmental

Team Leader:

Date: 14 April 2011

#### **IEC Verification**

I hereby verify that the above referenced document/plan complies with the above referenced condition of EP-391/2010.

Dr Anne Kerr, Independent Environmental Checker:

- Date: 14 April 2011

# **CONTENTS**

	EXECUTIVE SUMMARY	1
1	INTRODUCTION	1
1.1	PURPOSE OF THE REPORT	1
1.2	STRUCTURE OF THE REPORT	1
2	PROJECT INFORMATION	3
2.1	PROJECT BACKGROUND	3
2.2	Project Scope (First Phase)	3
2.3	Works Programme & Works Locations	5
2.4	ORGANISATION OF THE EM&A	6
2.5	CONSTRUCTION ACTIVITIES UNDERTAKEN DURING THE REPORTING PERIOD	8
2.6	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS	8
3	EM&A REQUIREMENTS	10
3.1	GENERAL	10
3.2	SITE INSPECTIONS & AUDITS	10
3.3	MARINE WATER QUALITY MONITORING	10
3.4	WASTE MANAGEMENT EM&A	20
3.5	MARINE ECOLOGY MONITORING	23
4	IMPLEMENTATION STATUS ON ENVIRONMENTAL MITIGATION	
	MEASURES	26
5	EM&A RESULTS	27
5.1	SITE INSPECTIONS & AUDITS	27
5.2	WATER QUALITY MONITORING	27
5.3	Waste Management	27
<b>5.4</b>	MARINE ECOLOGY MONITORING	28
6	ENVIRONMENTAL NON-CONFORMANCE	29
6.1	SUMMARY OF ENVIRONMENTAL NON-COMPLIANCE	29
6.2	SUMMARY OF ENVIRONMENTAL COMPLAINT	29
6.3	SUMMARY OF ENVIRONMENTAL SUMMON AND SUCCESSFUL PROSECUTION	29
7	UPCOMING WORKS FOR THE NEXT REPORTING PERIOD	30
7.1	CONSTRUCTION ACTIVITIES FOR THE COMING MONTH	30
7.2	MONITORING SCHEDULE FOR THE COMING MONTHS	30
8	CONCLUSIONS	31

ANNEX A IMPLEMENTATION SCHEDULE OF MITIGATION &

PRECAUTIONARY MEASURES

ANNEX B WASTE FLOW TABLE

#### **EXECUTIVE SUMMARY**

The Castle Peak Power Company Limited (CAPCO) a joint venture between CLP Power Hong Kong Limited (CLP) and ExxonMobil Energy Limited (EMEL) with CLP as operator and its Contractor for Gas Receiving Station (GRS) construction, Leighton Contractors (Asia) Limited (Leighton), commenced the construction of the First Phase of the Black Point Gas Supply Project (BPGSP) on 15 March 2011. This is the first monthly Environmental Monitoring and Audit (EM&A) report presenting the EM&A works carried out during the period from 15 March 2011 to 31 March 2011 in accordance with the Updated EM&A Manual for the First Phase Project submitted under EP-391/2010 and FEP-122/2011.

# Summary of Breaches of Action/Limit Levels

Per plan, no marine water quality monitoring was conducted in the reporting period. Thus, no exceedances of Action and Limit Levels for water quality were recorded during the reporting month.

#### Waste Management

CAPCO and Leighton have followed the Waste Management Plan (WMP) for handling of inert construction and demolition (C&D) materials (public fill) and non-inert C&D materials (construction wastes). Wastes generated during this reporting period were summarised.

#### **Environmental Site Auditing**

A monthly joint environmental site inspection/ audit was carried out by the representatives of the Contractor, the Environmental Team (ET), CLP and the Independent Environmental Checker (IEC). Environmental performance complied with the environmental requirements and all necessary mitigation measures were properly implemented.

# Environmental Complaints, Non-compliance & Summons

No non-compliance with EIA recommendations, EP conditions and other requirements associated with the construction of the First Phase Project was recorded in this reporting period.

No environmental complaint was received in this reporting period.

No environmental summons was received in this reporting period.

#### <u>Upcoming Works for the Next Reporting Period</u>

Works to be undertaken in the coming monitoring period include tree felling and piling work at the First Phase Co-located GRS area.





Potential environmental impacts arising from the construction activities in the coming month are expected to be mainly associated with dust, noise, site runoff, and waste management.

#### 1 INTRODUCTION

ERM-Hong Kong, Limited (ERM) and Mott MacDonald Hong Kong Limited was appointed by the Castle Peak Power Company Limited (CAPCO) as the Environmental Team (ET) and the Independent Environmental Checker (IEC), respectively, to undertake Environmental Monitoring and Audit (EM&A) activities for the First Phase of the Black Point Gas Supply Project (BPGSP) (the First Phase Project).

#### 1.1 Purpose of the Report

This is the first monthly EM&A report which summarises the impact monitoring results and inspection/ audit findings for the EM&A programme during the reporting period from 15 to 31 March 2011.

#### 1.2 STRUCTURE OF THE REPORT

The structure of the report is as follows:

# Section 1: Introduction

details the scope and structure of the report.

#### Section 2: **Project Information**

summarises the background and scope of the First Phase Project, site description, project organization, construction programme, the construction works undertaken and the status of Environmental Permits (EP)/licences over the construction phase of the First Phase Project.

# Section 3: Environmental Monitoring Requirements

summarises the environmental monitoring including monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, and Event/Action Plans.

Section 4: Implementation Status on Environmental Mitigation Measures summarises the implementation of environmental mitigation measures as recommended in the approved EIA report, EP and relevant environmental requirements stated in the Contract Specification.

### Section 5: EM&A Results

summarises the monitoring results obtained in the reporting period and the findings of the monthly site inspection undertaken within the reporting period.





Section 6: **Environmental Non-conformance**summarises any exceedance of environmental performance
standard, and environmental complaints and environmental
summons received within the reporting period.

Section 7: **Upcoming Works for the next Reporting Period** summarises the impact forecast and monitoring schedule for the next reporting month.

Section 8: Conclusions

# 2 PROJECT INFORMATION

### 2.1 PROJECT BACKGROUND

The Black Point Gas Supply Project (BPGSP) at the Black Point Power Station (BPPS), proposed by the Castle Peak Power Company Limited (CAPCO), a joint venture between CLP Power Hong Kong Limited (CLP) and ExxonMobil Energy Limited (EMEL) with CLP as operator, will provide facilities to import replacement gas from Mainland China.

The First Phase of the BPGSP (hereafter referred to as the First Phase Project) will involve the construction and operation of one submarine natural gas pipeline connecting BPPS with a gas export facility in Mainland China, and one gas receiving station (GRS) at BPPS.


An EIA of the BPGSP, including the First Phase Project, was prepared in accordance with the EIA Study Brief (No. ESB-208/2009) and the Technical Memorandum of the Environmental Impact Assessment Process (EIAO-TM) and submitted under the EIAO in February 2010. Subsequent to the approval of the EIA (EIAO Register Number AEIAR-150/2010), an Environmental Permit (EP-391/2010) (EP) for the First Phase Project was granted by the Director of Environmental Protection (DEP) on 25 May 2010. A Further Environmental Permit (FEP-122/2011) (FEP) was granted to the Contractor, Leighton Contractors (Asia) Limited, of the First Phase Project on 24 February 2011.

### 2.2 PROJECT SCOPE (FIRST PHASE)

The proposed pipeline will traverse from the BPPS to a natural gas export facility in southern Guangdong Province, across the Urmston Road shipping channel and the Tonggu Waterway. It will be installed to the north of the existing Yacheng 13-1 Pipeline by approximately 100 m. Indicative routing of the proposed pipeline is depicted in *Figure 2.1*.




Figure 2.1 Indicative Alignment of the Cross-Boundary Submarine Gas Pipeline
Connecting the BPPS and the New Gas Export Facility in Mainland China



The GRS is proposed to be located at the BPPS and will be constructed and operated within the site boundary of the BPPS, co-located with the existing GRS operated by the China National Offshore Oil Corporation (CNOOC) (hence referred to as the *Co-located GRS*). The proposed location of the Co-located GRS is presented on *Figure 2.2*.



Figure 2.2 Location of the First Phase Gas Receiving Station (GRS)



#### 2.3 WORKS PROGRAMME & WORKS LOCATIONS

The construction works commenced on 15 March 2011. The preliminary construction programme is given in *Figure 2.3*. The locations of works are shown in *Figure 2.4*. The Sensitive Receivers in the vicinity of the proposed pipeline route are shown in *Figure 2.5* 

Figure 2.3 Preliminary Construction Programme for the First Phase of the Black Point Gas Supply Project

First Phase Construction	Month														
Co-located GRS & Pipeline 1	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
Construction of GRS															
- Installation of GRS Facilities															
Construction of Submarine Pipeline															
- Dredging															
- Installation															
- Jetting															
- Rock Dumping															
- Testing															



### 2.4 ORGANISATION OF THE EM&A

# 2.4.1 Project Organisation

The EM&A will require the involvement of CAPCO, an Environmental Team (ET), an Independent Environmental Checker (IEC) and the Contractor(s). The roles and responsibilities of the various parties involved in the EM&A process have been described in the EM&A Manual for the First Phase Project and the organisation of these parties is presented in *Figure 2.6*.

# 2.4.2 Key Contact Information

Key contact information is provided in *Table 2.1*.

# Table 2.1Contact Information

Name	Telephone	Facsimile	E-mail		
CAPCO – Parent Environm	nental Permit Ho	older			
Mr John Cullen	2678 4992	2678 4997	jcullen@clp.com.hk		
Leighton Contractors (Asia Holder	) Limited – GRS	S Contractor	& Further Environmental Permit		
Mr Graeme Thompson	9732 9830	2529 8784	graeme.thompson@leightonasia.com		
Pipeline Contractor(s)					
To be confirmed					
Environmental Team Lead	er				
Dr Helen Chiu	2678 4159	2678 4997	helenchiu@clp.com.hk		
<b>Environmental Team</b>					
ERM-Hong Kong, Limited	2271 3000	2723 5660	robin.kennish@erm.com		
Independent Environmental Checker					
Dr Anne Kerr	2828 5757	2728 1823	Anne.Kerr@mottmac.com.hk		





Figure 2.4

Locations of Works for the First Phase of the Black Point Gas Supply Project

Environmental Resources Management







Figure 2.6 Project Organization and Lines of Communication



#### 2.5 CONSTRUCTION ACTIVITIES UNDERTAKEN DURING THE REPORTING PERIOD


A summary of the major construction activities undertaken in this reporting period is shown in *Table 2.2*. The locations of the construction activities are shown in *Figure 2.7*.

# Table 2.2 Summary of Construction Activities Undertaken during the Reporting Period

#### **Construction Activities Undertaken**

- Establishment of construction site offices
- Installation of temporary fencing, trial excavation and survey work for new vent stack piling works in the Co-located GRS area.

Figure 2.7 Locations of the Construction Activities - March 2011



#### 2.6 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project is presented in *Table 2.3*.

Table 2.3 Summary of Environmental Licensing, Notification and Permit Status

Permit/ Licenses/ Notification	Reference	Validity Period	Remarks
Environmental Permit	EP-391/2010	Throughout the Contract	Permit granted on 25 May 2010
Further Environmental Permit	FEP-122/2011	Throughout the Contract	Permit granted on 24 February 2011
Notification of Construction Works under Air Pollution Control (Construction Dust) Regulation	-		Reference Number for Notification Pursuant to APC (Construction Dust) Regulation: 325647



# 3 EM&A REQUIREMENTS

#### 3.1 GENERAL

Potential environmental impacts, which were identified during the EIA process and are associated with the construction phase of the First Phase Project, will be addressed through the monitoring and controls specified in the EM&A Manual and in the construction contracts.

During the construction phases of the First Phase Project, air quality, noise, water quality, marine ecology, fisheries, landscape and visual and waste will be subject to EM&A, with environmental monitoring being undertaken for water quality and marine ecology as determined in the EIA. Monitoring of the effectiveness of the mitigation measures will be achieved through the environmental monitoring programme as well as through site inspections.

#### 3.2 SITE INSPECTIONS & AUDITS

The ET will undertake site inspections of on-site practices and procedures each month. The primary objective of the inspection programme will be to assess the effectiveness of the environmental controls established by the Contractor(s) and the implementation of the environmental mitigation measures recommended in the EIA Report. The IEC will undertake monthly site audits to assess the performance of the Contractor(s) and the effectiveness of the ET.

### 3.3 MARINE WATER QUALITY MONITORING

In accordance with the recommendations of the EIA, water quality EM&A is required during dredging and jetting for the submarine pipeline.

### 3.3.1 Water Quality Parameters

The parameters have been selected for measurement *in situ* and in the laboratory.

The parameters to be measured *in situ* are:

- Dissolved Oxygen (DO) (% saturation and mg L-1)
- Salinity (‰ or ppt)
- Temperature (°C)
- Turbidity (NTU)





The only parameter to be measured in the laboratory is:

Suspended solids (SS) (mg L-1)

In addition to the water quality parameters, other relevant data will also be measured and recorded in Water Quality Monitoring Logs, including the location of the sampling stations, water depth, time, weather conditions, sea conditions, tidal stage, current direction and velocity, special phenomena and work activities undertaken around the monitoring and works area that may influence the monitoring results.

# 3.3.2 Monitoring Equipment

For water quality monitoring, the following equipment will be used:

- Dissolved Oxygen and Temperature Measuring Equipment The instrument will be a portable, weatherproof dissolved oxygen measuring instrument complete with cable, sensor, comprehensive operation manuals, and will be operable from a DC power source. It will be capable of measuring: dissolved oxygen levels in the range of 0 20 mg L-1 and 0 200% saturation; and a temperature of 0 45 degrees Celsius. It shall have a membrane electrode with automatic temperature compensation complete with a cable of not less than 35 m in length. Sufficient stocks of spare electrodes and cables shall be available for replacement where necessary (e.g. YSI model 59 DO meter, YSI 5739 probe, YSI 5795A submersible stirrer with reel and cable or an approved similar instrument).
- Turbidity Measurement Equipment The instrument will be a portable, weatherproof turbidity-measuring unit complete with cable, sensor and comprehensive operation manuals. The equipment will be operated from a DC power source, it will have a photoelectric sensor capable of measuring turbidity between 0 1000 NTU and will be complete with a cable with at least 35 m in length (for example Hach 2100P or an approved similar instrument).
- *Salinity Measurement Instrument* A portable salinometer capable of measuring salinity in the range of 0 40 ppt will be provided for measuring salinity of the water at each monitoring location.
- Water Depth Gauge A portable, battery-operated echo sounder (for example Seafarer 700 or a similar approved instrument) will be used for the determination of water depth at each designated monitoring station. This unit will preferably be affixed to the bottom of the work boat if the same vessel is to be used throughout the monitoring programme. The echo sounder should be suitably calibrated.
- *Current Velocity and Direction* No specific equipment is recommended for measuring the current velocity and direction. The environmental





contractor shall seek approval of their proposed equipment with the client prior to deployment.

- Positioning Device A Global Positioning System (GPS) shall be used during monitoring to allow accurate recording of the position of the monitoring vessel before taking measurements. The Differential GPS, or equivalent instrument, should be suitably calibrated at appropriate checkpoint (e.g. Quarry Bay Survey Nail) to verify that the monitoring station is at the correct position before the water quality monitoring commence. Marine anchors will not be used when sampling the impact stations within or on the boundaries of the Sha Chau and Lung Kwu Chau Marine Park.
- Water Sampling Equipment A water sampler, consisting of a PVC or glass cylinder of not less than two litres, which can be effectively sealed with cups at both ends, will be used (e.g. Kahlsico Water Sampler 13SWB203 or an approved similar instrument). The water sampler will have a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth.

# 3.3.3 Sampling / Testing Protocols

All *in situ* monitoring instruments will be checked, calibrated and certified by a laboratory accredited under HOKLAS <sup>(1)</sup> or any other international accreditation scheme before use, and subsequently re-calibrated at monthly intervals throughout the stages of the water quality monitoring. Responses of sensors and electrodes will be checked with certified standard solutions before each use.

On-site calibration of field equipment shall follow the "Guide to On-Site Test Methods for the Analysis of Waters", BS 1427: 2009.

#### 3.3.4 Laboratory Measurement and Analysis

All laboratory work shall be carried out in a HOKLAS accredited laboratory <sup>(2)</sup>. Water samples of about 1,000 mL shall be collected at the monitoring stations for carrying out the laboratory analyses. The determination work shall start within the next working day after collection of the water samples. The analyses shall follow the standard methods as described in APHA Standard Methods for the Examination of Water and Wastewater, 19th Edition, unless otherwise specified (APHA 2540D for SS) with a detection limit of 1 mg L-1 or less.

- (1) The laboratory will be contracted before commencement of the monitoring programme.
- (2) The laboratory will be contracted before commencement of the monitoring programme.





# 3.3.5 Monitoring Locations for Dredging / Jetting Activities in Hong Kong Waters

Water quality monitoring will be conducted during dredging and jetting activities in Hong Kong waters. The monitoring stations for these activities in Hong Kong waters are shown in *Figure 3.1* and detailed in *Table 3.1*.

Table 3.1 Locations of Marine Water Quality Monitoring Stations for Dredging and Jetting Activities

Station ID	Type	Coord	inates
		Easting	Northing
IE 1 (ebb)	Impact	807715.46	831268.07
IE 2 (ebb)	Impact	805831.63	830752.43
IF 1 (flood)	Impact	807952.55	832350.16
IF 2 (flood)	Impact	805837.42	831864.35
CE 1 (ebb)	Control	807715.46	830768.07
CE 2 (ebb)	Control	805832.69	830252.44
CF 1 (flood)	Control	807952.55	832850.16
CF 2 (flood)	Control	805837.47	832364.35
M1	Sensitive Receiver (Intertidal/horseshoe Crab)	811762.52	832737.71
M2	Sensitive Receiver (Seawater Intake)	807952.00	830267.00
R1	Reference	810879.05	835415.08
R2	Reference	807467.40	827115.36

# 3.3.6 Monitoring Locations for Dredging / Jetting Activities in PRC Waters

It is proposed that the monitoring works will commence when dredging/jetting works are conducted within a distance of about 2.5 km from the HKSAR Boundary.


The monitoring station locations have been established to identify potential impacts to the ecological sensitive receivers (i.e. Sha Chau and Lung Kwu Chau Marine Park) which are shown in *Figure 3.2*. The suggested coordinates of these monitoring stations are listed in *Table 3.2*.

Table 3.2 Locations of Marine Water Quality Monitoring Stations for Dredging / Jetting Activities in PRC Waters

Station ID	Туре	Coordinates	
	-	Easting	Northing
IE 3 (ebb)	Impact	804844.07	830452.06
IF 3 (flood)	Impact	804844.29	831556.81
CE 3 (ebb)	Control	804844.07	829452.06
CF 3 (flood)	Control	805258.29	832336.81
M3 Sensitive Receiver (Sha Chau and Lung Kwu Chau Marine Park)		804856.00	827916.00
M4	Sensitive Receiver (Sha Chau and Lung Kwu Chau Marine Park)	806261.00	827897.00








Jetting Activities in Hong Kong Waters

Management



File: 0124291\_WQ stations1.mxd Date: 03/12/2010



<b>Station ID</b>	Type	Coord	linates
		Easting	Northing
R3	Reference	807538.00	826455.00
R4	Reference	806157.31	832592.03

# 3.3.7 Monitoring Locations for Intensive Monitoring for Jetting near Black Point Power Station Shore Approach

During the first two days of the jetting operations near the shore approach, intensive water quality monitoring will be conducted to verify the predictions from the modelling work presented in the EIA Report.

Two sets of mobile monitoring stations will be arranged perpendicularly to the jetting path for each of the two monitoring days. Each set of mobile stations consists of one Impact station and one Control Station. One set of stations will be located on each side of the jetting works area.

Indicative locations of the mobile monitoring stations for the 2-day intensive monitoring for jetting are presented in *Figure 3.3*. The actual locations of these stations will be determined on site based on the location of the jetting machine. Locations of these mobile stations will also be adjusted according to the location and movement of the jetting machine.

# 3.3.8 Sampling Depths & Replication

Each station will be sampled and measurements/ water samples will be taken at three depths, 1 m below the sea surface, mid-depth and 1 m above the seabed. For stations that are less than 3 m in depth, only the mid depth sample shall be taken. For stations that are less than 6 m in depth, only the surface and seabed sample shall be taken.

For *in situ* measurements, duplicate readings shall be made at each water depth at each station. Duplicate water samples shall be collected at each water depth at each station.

# 3.3.9 Monitoring Frequency – Impact Monitoring

During periods when there are dredging/jetting works, impact monitoring should be undertaken at the monitoring stations as shown in *Figures 3.1* and 3.2 and *Tables 3.1* and 3.2 three times a week. Monitoring at each station would be undertaken at both mid-ebb and mid-flood tides on the same day. The tidal range selected for the baseline monitoring will be at least 0.5 m for both flood and ebb tides as far as practicable. The interval between two sets of monitoring would not be less than 36 hours.





2-day Intensive Monitoring for Jetting near BPPS Shore Approach

During the first two days of the jetting operations near the shore approach (i.e. within Section 2 of the proposed pipeline), intensive water quality monitoring will be conducted. Monitoring of turbidity will be conducted continuously at the two sets of mobile monitoring stations every four hours. The methods for taking and analysing the samples will be the same as presented above. Duplicate measurements of turbidity in water samples from each depth shall be taken and analyzed at all monitoring stations.

#### 3.3.10 Water Quality Compliance

Water quality monitoring will be evaluated against Action and Limit Levels. The proposed Action and Limit Levels determined from the baseline water quality monitoring results presented in the Baseline Water Quality Monitoring Report (1) are shown in *Table 3.3 (Hong Kong)*, *Table 3.4 (PRC Works)* and *Table 3.5 (2-day Intensive Monitoring for Jetting)*.

In the event that the levels are exceeded, appropriate actions in Event and Action Plan (*Table 3.6*) should be undertaken and a review of works will be carried out by the Contractor(s).


Table 3.3 Action and Limit Level for Water Quality – Hong Kong Dredging & Jetting Works

Parameter	Action Level	Limit Level
DO in mgL-1 b	<u>Surface</u>	<u>Surface</u>
	5%-ile of baseline data for surface layer, i.e.,	4 mg/L
	4.8 mg/L	<u>Middle</u>
	<u>Middle</u>	4 mg/L
	5%-ile of baseline data for middle layer, i.e., 4.8 mg/L	Bottom 2 mg/L
	<u>Bottom</u>	
	5%-ile of baseline data for bottom	
	layers, i.e.,	
	4.8 mg/L	

<sup>(1)</sup> The Baseline Water Quality Report for the First Phase Project has been submitted on 1 March 2011, awaiting for EPD's approval,







Paramete	er	Action Level	Limit Level			
Turbidity	(Tby) in	95%-ile of baseline data, i.e.,	99%-ile of baseline data, i.e.,			
NTU (De averaged		15.4 mg/L	26.2 mg/L			
		or	or			
		20% exceedance of value at any impact station compared with corresponding data from control	30% exceedance of value			
			at any impact station			
		station	compared with			
			corresponding data from			
			control station			
SS in mgL-1		95%-ile of baseline data, i.e.,	99%-ile of baseline data, i.e.,			
(Depth-averaged a) c		20.9 mg/L	48.2 mg/L			
		or	or			
		20% exceedance of value at any	30% exceedance of value			
		impact station compared with corresponding data from control	at any impact station			
		station	compared with			
			corresponding data from			
			control station			
Notes:						
a.	1 0 7 0					
b.	three dep	1				
D.		non-compliance of the water quality I lower than the limits.	non-compliance of the water quality limits occurs when monitoring			
c.		lower than the limits.  Indicate the distribution of the water quality limits occurs when				
c.	Tor 33 and turbinity, non-comphance of the water quanty mints occurs when					

# Table 3.4 Action and Limit Level for Water Quality – PRC Jetting / Dredging Works (within 2.5 km of HKSAR Boundary)

monitoring result is higher than the limits.

Parameter	Action Level	Limit Level
DO in mgL-1 b	Surface	Surface
	5%-ile of baseline data for surface layer, i.e.,	4 mg/L
	4.7 mg/L	<u>Middle</u>
	<u>Middle</u>	4 mg/L
	5%-ile of baseline data for middle	<u>Bottom</u>
	layer, i.e.,	2 mg/L
	4.7 mg/L	
	Bottom	
	5%-ile of baseline data for bottom	
	layers, i.e.,	
	4.7 mg/L	
Turbidity (Tby) in	95%-ile of baseline data, i.e.,	99%-ile of baseline data, i.e.,
NTU (Depth- averaged <sup>a</sup> ) <sup>c</sup>	16.2 mg/L <sup>d</sup>	32.3 mg/L <sup>d</sup>



Paramete	r	Action Level	Limit Level	
SS in mgL <sup>-1</sup>		95%-ile of baseline data, i.e.,	99%-ile of baseline data, i.e.,	
(Depth-av	veraged a) c	26.5 mg/L <sup>d</sup>	50.2 mg/L <sup>d</sup>	
<b>Notes:</b>				
a.	"Depth-a	veraged" is calculated by taking the arithmetic means of reading of all		
three dept		ths.		
b.	For DO, 1	non-compliance of the water quality limits occurs when monitoring		
	result is l	ower than the limits.		
c.		nd turbidity, non-compliance of the	e water quality limits occurs when	
		ng result is higher than the limits.		
d.		1 1	Manual (i.e. 20%/ 30% exceedance of	
value at any impact station compared with corresponding data from con			1 0	
station, for Action/ Limit Level respectively) was considered to be not applica-				
		mean turbidity and SS levels at Im		
monitoring have already exceeded 120% of the resp			the respective mean levels at Control	

Table 3.5 Determination of Action and Limit Level for Water Quality – 2-day Intensive Monitoring for Jetting near Black Point Power Station Shore Approach

Station. The clause is therefore removed.

Parameter		Action Level <sup>c</sup>	Limit Level <sup>c</sup>	
Turbidity (Tby) in NTU (Depth- averaged <sup>a</sup> ) <sup>b</sup>		95%-ile of baseline data, i.e.,	99%-ile of baseline data, i.e.,	
		15.4 mg/L	26.2 mg/L	
		or	or	
		20% exceedance of value at any mobile Impact station compared with corresponding data from mobile	30% exceedance of value at any mobile Impact	
		Control station	station compared with corresponding data from	
			mobile Control station	
Notes:				
a.	-	"Depth-averaged" is calculated by taking the arithmetic means of reading of all three depths.		
b.	For turb	For turbidity, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.		
c.		Action and Limit Level was determined based on the results of the monitoring stations for the Hong Kong Dredging & Jetting Works (see <i>Table 3.3</i> )		



Table 3.6 Event and Action Plan for Water Quality Monitoring during Construction Phase

Event	Action				
	ET (1)	IEC (1)	Contractor(s)	CAPCO	
Action Level being exceeded by one sampling day	<ol> <li>Repeat <i>in situ</i> measurement on the next day of exceedance to confirm findings;</li> <li>Check monitoring data, plant, equipment and Contractor(s)'s working methods;</li> <li>Identify source(s) of impact and record in notification of exceedance;</li> </ol>	Check monitoring data     submitted by ET and     Contractor(s)'s working     methods;      Inform EPD.	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Check plant and equipment and rectify unacceptable practice</li> </ol>	Confirm receipt of notification of exceedance in writing.	
	4. Inform IEC, Contractor(s) and CAPCO.				
Action Level being exceeded	Repeat <i>in situ</i> measurement on the next day of exceedance to confirm findings;	Check monitoring data     submitted by ET and	Confirm receipt of notification of exceedance in writing;	Confirm receipt of notification of exceedance in writing;	
by two or more consecutive	<ol> <li>Check monitoring data, plant, equipment and Contractor(s)'s working methods;</li> </ol>	Contractor(s)'s working methods;	2. Check plant and equipment and rectify unacceptable practice;	2. Discuss with the IEC on the proposed additional mitigation	
sampling days	3. Identify source(s) of impact and record in notification of exceedance;	<ul><li>2. Inform EPD;</li><li>3. Discuss with ET and</li></ul>	<ol> <li>Consider changes of working methods;</li> </ol>	measures and agree on the mitigation measures to be	
	<ul><li>4. Inform IEC, Contractor(s) and CAPCO;</li><li>5. Discuss with IEC and Contractor(s) on additional mitigation measures and</li></ul>	Contractor(s) on additional mitigation measures and advise CAPCO accordingly;	4. Discuss with ET and IEC on additional mitigation measures and propose them to CAPCO within 3	<ul><li>implemented.</li><li>3. Ensure additional mitigation measures are properly</li></ul>	
	ensure that they are implemented	4. Assess the effectiveness of the implemented mitigation measures.	working days; 5. Implement the agreed mitigation measures.	implemented.	



Event	Action				
Event	ET (1)	IEC (1)	Contractor(s)	CAPCO	
Limit Level being exceeded by one sampling day	<ol> <li>Repeat <i>in situ</i> measurement on the next day of exceedance to confirm findings;</li> <li>Check monitoring data, plant, equipment and Contractor(s)'s working methods;</li> <li>Identify source(s) of impact and record in notification of exceedance;</li> <li>Inform IEC, Contractor(s) and CAPCO;</li> <li>Discuss with IEC and Contractor(s) on additional mitigation measures and ensure that they are implemented</li> </ol>	<ul><li>3. Discuss with ET and Contractor(s) on additional mitigation measures and advise CAPCO accordingly;</li><li>4. Assess the effectiveness of the</li></ul>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Check plant and equipment and rectify unacceptable practice;</li> <li>Critically review the need to change working methods;</li> <li>Discuss with ET and IEC on additional mitigation measures and propose them to CAPCO within 3 working days;</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented.</li> <li>Ensure additional mitigation measures are properly implemented.</li> </ol>	
		implemented mitigation measures.	<ol><li>Implement the agreed mitigation measures.</li></ol>	4. Request Contractor(s) to critically review the working methods.	
Limit Level being exceeded by two or more consecutive sampling days	<ol> <li>Repeat <i>in situ</i> measurement on the next day of exceedance to confirm findings;</li> <li>Check monitoring data, plant, equipment and Contractor(s)'s working methods;</li> <li>Identify source(s) of impact and record in notification of exceedance;</li> <li>Inform IEC, Contractor(s) and CAPCO;</li> <li>Discuss with IEC and Contractor(s) on additional mitigation measures and ensure that they are implemented</li> </ol>	<ol> <li>Check monitoring data submitted by ET and Contractor(s)'s working methods;</li> <li>Inform EPD;</li> <li>Discuss with ET and Contractor(s) on additional mitigation measures and advise CAPCO accordingly;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Check plant and equipment and rectify unacceptable practice;</li> <li>Critically review the need to change working methods;</li> <li>Discuss with ET and IEC on additional mitigation measures and propose them to CAPCO within 3 working days;</li> <li>Implement the agreed mitigation measures.</li> <li>As directed by CAPCO, slow down or stop all or part of the marine construction works until no exceedance of Limit Level.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented.</li> <li>Ensure additional mitigation measures are properly implemented.</li> <li>Request Contractor(s) to critically review the working methods;</li> <li>Consider and instruct, if necessary, the Contractor(s) to slow down or to stop all or part of the marine construction works until no exceedance of Limit Level.</li> </ol>	

Note: (1) ET – Environmental Team, IEC – Independent Environmental Checker





#### 3.4 WASTE MANAGEMENT EM&A

The waste management practices and recommended mitigation measures have been incorporated into a Waste Management Plan (WMP) for the First Phase Project for managing the different types of wastes by the Contractors on site. The WMP includes the arrangements for avoidance, reuse, recovery and recycling, storage, collection, treatment, the estimated rate of construction and demolition (C&D) materials generation and disposal, and the recommended mitigation measures on waste management as set out in *Section 7.4* of the approved EIA Report. The WMP also indicates the disposal arrangements and locations of C&D materials and other wastes. The WMP was submitted to the EPD in accordance with Condition 3.5 of the EP and FEP.

A Waste Disposal Plan (WDP) for contaminated marine sediment generated by the First Phase Project was prepared and submitted to the EPD in accordance with Condition 3.4 of the EP and FEP. It contains the location of the disposal site(s) / disposal option(s) as agreed by the Marine Fill Committee (MFC) and EPD.

To facilitate monitoring and control over the contractors' performance on waste management, a waste inspection and audit programme will be implemented throughout the construction phase to determine if wastes are managed in accordance with the WMP, WDP and other relevant legislative requirements. The programme will look at the aspects of waste management including waste generation, storage, recycling, transport and disposal.

Joint site inspections and audits by the representatives of the Contractor, the ET, CAPCO and the IEC will be undertaken once per month. The inspection/ audit will look at all aspects of on-site waste management practices including waste generation, storage, recycling, transport and disposal. Apart from site inspection, documents including licences, permits, disposal and recycling records will be reviewed and audited for compliance with the legislation and Contract requirements. Any irregularities observed during the site audits will be raised promptly to the contractor for rectification.

In addition to the monthly joint inspections/ audits, each construction Contractor(s) will designate a member of staff as being responsible for routine inspections and audits of on-site waste management practices, with reference to the relevant legislation and guidelines as well as the recommendations given in the Implementation Schedule contained in *Annex A*.

The Contractor(s)'s waste management practices will be audited with reference to the checklist detailed in *Table 3.7* below.





 Table 3.7
 Waste Management Checklist

Activities	Timing	Checking Frequency	If non-compliance noted, Action Required
Necessary waste disposal permits or licences have been obtained	Before the commencement of works	Once	The ET will inform the Contractor(s), IEC and CAPCO. The Contractor(s) will apply for the necessary permits/ licences prior to disposal of the waste. The ET will verify that corrective action has been taken.
Dredged sediments are managed and disposed in accordance with the <i>ADV-21</i> ( <i>PNAP 252</i> ): <i>Management Framework for Disposal of Dredged/ Excavated Sediment</i> .	Throughout the dredging works.	Each Month	The ET will inform the Contractor(s), IEC and CAPCO. CAPCO will instruct the Contractor(s) to manage and dispose the dredged materials properly. The Contractor(s) will immediately suspend dredging until the dredging materials are properly managed and disposed.
Only licensed waste hauliers are used for waste collection.	Throughout the works	Each Month	The ET will inform the Contractor(s), IEC and CAPCO. CAPCO will instruct the Contractor(s) to use a licensed waste haulier. The Contractor(s) will temporarily suspend waste collection of that particular waste until a licensed waste haulier is used. Corrective action will be undertaken within 48 hours.
Records of quantities of wastes generated, recycled and disposed are properly kept. For demolition material/waste, the number of loads for each day will be recorded (quantity of waste can then be estimated based on average truck load. For landfill charges, the receipts of the charge could be used for estimating the quantity).		Each Month	The ET will inform the Contractor(s), IEC and CAPCO. The Contractor(s) will estimate the missing data based on previous records and the activities carried out. The ET will review the results and forward to CAPCO for approval.
Sufficient waste disposal points are provided. Wastes are collected and removed from site in a timely manner. General refuse is collected on a regular basis.	Throughout the works	Each Month	The ET will inform the Contractor(s), IEC and CAPCO. CAPCO will instruct the Contractor(s) to remove waste accordingly.
Waste storage areas are properly cleaned and do not cause windblown litter and dust nuisance. Appropriate measures to reduce windblown litter and dust nuisance of waste will be adopted, e.g. by either covering trucks or by transporting wastes in enclosed containers.	Throughout the works	Each Month	The ET will inform the Contractor(s), IEC and CAPCO. CAPCO will instruct the Contractor(s) to clean the storage area and/or cover the waste.





Activities	Timing	Checking Frequency	If non-compliance noted, Action Required
Different types of waste are segregated in different containers or skip to enhance reuse and recycling of material and proper disposal of waste.	Throughout the works	Each Month	The ET will inform the Contractor(s), IEC and CAPCO. CAPCO will instruct the Contractor(s) to provide separate skips/ containers. The Contractor(s) will verify that the workers place the waste in the appropriate containers.
Chemical wastes are stored, handled and disposed of in accordance with the <i>Code of Practice on the Packaging, Handling and Storage of Chemical Wastes</i> , published by the EPD. Chemical wastes are separated for special handling and appropriate treatment at the Chemical Waste Treatment Centre at Tsing Yi.	Throughout the works	Each Month	The ET will inform the Contractor(s), IEC and CAPCO. CAPCO will instruct the Contractor(s) to rectify the issues immediately. Warning will be given to the Contractor(s) if corrective actions are not taken within 24 hrs.
Demolition materials are properly covered before leaving the site.	Throughout the works	Each Month	The ET will inform the Contractor(s), IEC and CAPCO. CAPCO will instruct the Contractor(s) to comply. The Contractor(s) will confirm that the demolition materials are properly covered when transport out of the site.
Wastes are disposed at licensed sites.	Throughout the works	Each Month	The ET will inform the Contractor(s), IEC and CAPCO. CAPCO will warn the Contractor(s) and instruct the Contractor(s) to confirm that the wastes are disposed of at the licensed sites. Should it involve chemical waste, the Waste Control Group of EPD will be notified.
Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors are provided. A recording system for the amount of wastes generated/recycled and disposal sites is developed and implemented.	e Throughout the works	Each Month	The ET will inform the Contractor(s), IEC and CAPCO. CAPCO will instruct the Contractor(s) to comply.

Note: ET – Environmental Team, IEC – Independent Environmental Checker





#### 3.5 MARINE ECOLOGY MONITORING

### 3.5.1 Marine Mammal Exclusion Zone Monitoring

The marine mammal exclusion zone monitoring will be required during periods when there are dredging/jetting works for the submarine pipeline.

Monitoring Frequency

Daily monitoring will be conducted till the completion of dredging / jetting works.

Methodology

A marine mammal exclusion zone within a radius of 250 m from the dredgers / jetting machine will be implemented during the marine works taking place in daylight hours. The marine mammal exclusion zone will be monitored by qualified observer(s) <sup>(1)</sup> with an unobstructed, elevated view of the area. The view will be undertaken from the dredging / jetting vessel.

Qualified observer(s) will stand on the open upper decks of the vessel, allowing for observer eye heights of 4 to 5 m above water level and relatively unobstructed forward visibility between 270° and 90°. Vessel-based observation by the observer(s) shall be conducted by searching the 180° swath in front of the dredger (270° to 90°) with appropriate marine binoculars, scanning the same area with the naked eyes and occasional binocular check.

Qualified observer(s) will scan the 250 m exclusion zone for at least 30 minutes prior to the start of dredging / jetting. If cetaceans are observed in the exclusion zone, dredging / jetting will be delayed until they have left the area. This measure will confirm that the area in the vicinity of the dredging/ jetting work is clear of marine mammals prior to the commencement of works and will serve to reduce any disturbance to marine mammals. As per previous practice in Hong Kong, should cetaceans move into the works area during dredging / jetting, it is considered that cetaceans will have acclimatised themselves to the works therefore cessation of dredging / jetting is not required (2).

- (1) The qualification and experience of the qualified observer(s) shall be to the satisfaction of the Director of Agriculture, Fisheries and Conservation (DAFC). The qualified observer(s) for the marine mammal monitoring must be suitably trained to conduct the visual monitoring works. CVs of the qualified observer(s) will be provided to the DAFC prior to commencement of monitoring surveys.
- (2) This precautionary measure is consistent with conditions for grab dredging works inside the Sha Chau and Lung Kwu Chau Marine Park included in the issued Environmental Permit for the Permanent Aviation Fuel Facility for Hong Kong International Airport project





# 3.5.2 Additional Marine Mammal Monitoring

CAPCO will conduct additional monitoring of the distribution and abundance of dolphins during the pre-construction, construction and post-construction phases of the First Phase Project to record information on dolphin distribution in the Project areas.

Monitoring Frequency

During the pre-construction stage, one monitoring survey will be conducted per month for three months before dredging commences.

During the construction phase monthly monitoring will be conducted (i.e. one survey per month). In accordance with the recommendations of the EIA, construction phase monitoring will be undertaken during periods when there are dredging/jetting works.

The post-construction phase monitoring will essentially repeat the frequency of the pre-construction phase monitoring (i.e. one survey per month for three months).

Each monitoring survey is expected to be completed within one day.

Survey Methodology

Pre-construction, construction and post-construction monitoring will employ the same methodology. The proposed survey transects for this additional marine mammal monitoring programme are presented in *Figure 3.4*.

Monitoring will be conducted from 12-15 m inboard vessels (with an open upper deck above the pilothouse, providing a mostly unobstructed  $180^{\circ}$  view of the area ahead of the vessel), weather permitting (Beaufort 0-5, no heavy rain, and visibility > 1,200 m). The observer team conducts searches and observations from the flying bridge area, 4-5 m eye height above the water's surface.

For each survey, up to four qualified and trained environmental scientists (observers) (1) led by a local marine mammal expert will make up the on-effort monitoring team.

As the vessel transits the transect lines at a relatively constant speed of 13-15 km/hr, the primary observer searches for dolphins continuously through 7 X 50 Fujinon marine binoculars (*Table 3.8*). The data recorder searches with unaided eye and fills-out data sheets. Both observers search ahead of the vessel, between  $270^{\circ}$  and  $90^{\circ}$  (in relation to the bow, which is defined as  $0^{\circ}$ ).

(1) The qualification and experience of the qualified observer(s) shall be to the satisfaction of the Director of Agriculture, Fisheries and Conservation (DAFC). The qualified observer(s) for the marine mammal monitoring must be suitably trained to conduct the visual monitoring works. CVs of the qualified observer(s) will be provided to the DAFC prior to commencement of monitoring surveys.






Observers rotate positions approximately every 30 minutes. There are two additional observers on the boat, who rotate into position to give observers a rest after each hour of search effort, thereby minimizing fatigue.

## Table 3.8 Indicative Equipment List for Vessel Based Marine Mammal Monitoring

Type of Equipment	Model Used
Marine binoculars w/built-in compass	Fujinon 7X50 FMTR-SC
Hand-held GPS unit	Garmin Gecko
Digital 35 mm SLR camera	Canon EOS 40D
Telephotos lens (image stabilized)	Canon EF 100-400m zoom lenses
Compact flash memory cards	Sandisc 4 GB
Laser rangefinder	Bushnell Yardage Pro Compact 800





# 4 IMPLEMENTATION STATUS ON ENVIRONMENTAL MITIGATION MEASURES

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, EM&A Manual, EP and FEP. The implementation status of the measures during the reporting period is summarised in the Implementation Schedule of Mitigation Measures (*Annex A*).

Status of required submissions under the EP during the reporting period is presented in *Table 4.1*.

Table 4.1 Status of Required Submission

<b>EP Condition</b>	Submission	Date of Submission to EPD
Condition 1.11	Notification on commencement of	14 January 2011
	construction of the Project	
Condition 2.3	Submission of Updated EM&A Manual	1 March 2011
Condition 2.4	Submission of Updated EM&A Programme	1 March 2011
Condition 3.1	Notification on Management Organization	22 February 2011
	of the Main Construction Company	
Condition 3.4	Submission of Waste Disposal Plan (WDP)	1 March 2011
Condition 3.5	Submission of Waste Management Plan	11 April 2011
	(WMP)	
Condition 5.1	Submission of Baseline Water Quality	1 March 2011
	Monitoring Report	



#### 5 EM&A RESULTS

#### 5.1 SITE INSPECTIONS & AUDITS

A monthly joint site inspection was conducted by representatives of the Contractor, the ET, CAPCO and the IEC on 25 March 2011. There was no non-compliance recorded during the site inspection.

Environmental performance complied with environmental requirements and all necessary mitigation measures were properly implemented. No specific observation was identified from the site inspection.

The ET will keep track of the construction activities to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

## 5.2 WATER QUALITY MONITORING

Since there was no dredging/jetting activities during this reporting period, no water quality monitoring was conducted during the reporting period.

#### 5.3 WASTE MANAGEMENT

Wastes generated during this reporting period include mainly construction and demolition (C&D) materials (inert public fill and non-inert construction wastes) and sewage. Reference has been made to the Monthly Summary Waste Flow Table prepared by Leighton Contractors (Asia) Limited (*Annex B*). The quantities of different types of wastes are summarized in *Table 5.1* with reference to relevant handling records for this Project.



Table 5.1 Quantities of Different Wastes Generated during the Reporting Period

•		Quantity						
	C&D	C&D	Chemical	Recyclable	C&D	Sewage (f)		
	Materials	Materials	Waste (c)	Materials	Materials			
	(inert) (a)	(non-inert)		(d)	(Inert) Re-			
Month / Year		(b)			used (e)			
March 2011	68 tonnes	4.4 tonnes	0 kg	0 kg	100 tonnes	9 m <sup>3</sup>		

#### Notes:

- (a) Inert C&D materials include concrete, rubble, earth, boulder, sand, tile, masonry and used bentonite and were disposed of at the Tuen Mun Area 38 Public Fill.
- (b) Non-inert C&D materials after segregation were sent to WENT Landfill. 2.6 tonnes of non-inert C&D materials generated during site office establishment was collected in February 2011.
- (c) A licensed waste collector has been engaged for the collection of chemical wastes for disposal or recycling at licensed facilities.
- (d) Recyclable materials include metals, paper, cardboard, plastics, timber and others.
- (e) Inert C&D materials recycled include broken concrete, materials reused in the First Phase Project and materials reused in other Projects.
- (f) Sewage generated by toilets with holding tanks was collected and disposed of off-site at Pillar Point Sewage Treatment Works.

#### 5.4 MARINE ECOLOGY MONITORING

Since there was no dredging/jetting activities during this reporting period, no marine ecology monitoring was conducted during the reporting period.



#### 6 ENVIRONMENTAL NON-CONFORMANCE

#### 6.1 SUMMARY OF ENVIRONMENTAL NON-COMPLIANCE

No non-compliance of Action and Limit Levels for water quality was recorded during the reporting month.

No non-compliance of EIA/ EM&A/ EP/ legislative requirements was recorded during the reporting period.

#### 6.2 SUMMARY OF ENVIRONMENTAL COMPLAINT

No complaint was received during the reporting period.

#### 6.3 SUMMARY OF ENVIRONMENTAL SUMMON AND SUCCESSFUL PROSECUTION

No summons/ prosecution was received during the reporting period.

## 7 UPCOMING WORKS FOR THE NEXT REPORTING PERIOD

#### 7.1 CONSTRUCTION ACTIVITIES FOR THE COMING MONTH

Works to be undertaken for the coming reporting period are summarized in *Table 7.1*.

## Table 7.1 Construction Works to Be Undertaken in the Coming Month

#### Work to be taken

- Tree Felling at the Co-located GRS area
- Foundation Preparation Work for Vent Stack Relocation at the Co-located GRS area

Potential environmental impacts arising from the above construction activities are mainly associated with dust, noise, site runoff and waste management.

#### 7.2 MONITORING SCHEDULE FOR THE COMING MONTHS

No water quality or marine mammal monitoring is scheduled for the next reporting period. The monitoring programme has been reviewed and was considered as adequate to cater for the nature of works in progress.



#### 8 CONCLUSIONS

This 1st Monthly EM&A Report presents the findings of the EM&A activities undertaken during the period from 15 to 31 March 2011, in accordance with EM&A Manual and the requirements of EP-391/2010 and FEP-122/2011.

Since there was no dredging/ jetting activities during this reporting period, no water quality and marine mammal monitoring was deemed necessary and hence none was conducted during the reporting period. No exceedance of Action and Limit Levels of water quality was reported during the reporting period.

A monthly joint environmental site inspection was conducted in the reporting period. It confirmed that the environmental mitigation measures recommended in the EIA Report were properly implemented by the Contractor.

No non-compliance event was recorded during the reporting period.

No complaint and summons/prosecution was received during the reporting period.

The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.



## Annex A

Implementation Schedule of Mitigation & Precautionary Measures

## Annex A-1 Implementation Schedule for Environmental Protection Measures for the Black Point Gas Supply Project (First Phase)

EIA Ref.	Environmental Protection Measures	Location/Duration of Measures/Timing of Completion of Measures	Implementation Agent	Relevant Legislation & Guidelines	Status
1. Air Qual	ity Measures	1			
S4.8	Dust control measures stipulated in the <i>Air Pollution Control</i> ( <i>Construction Dust</i> ) <i>Regulation</i> will be implemented during the construction of the GRS to control the potential fugitive dust emissions.	Land Site / During Construction	Contractor(s)	Air Pollution Control (Construction Dust) Regulation	<b>✓</b>
S4.8	Site practices such as regular maintenance and checking of the diesel powered mechanical equipment will be adopted to avoid any black smoke emissions and to minimize gaseous emissions.	Land Site / During Construction	Contractor(s)	-	✓
S4.10	EM&A in the form of site inspection and audit of dust generating activities.	Land Site / During Construction	Environmental Team (ET) & Independent Environmental Checker (IEC)	Environmental Impact Assessment Ordinance	<b>✓</b>
S4.10	A commissioning test for heaters will be conducted to ensure the stack design, heater operation and the emission information adopted in the assessment is maintained.	Land Site / During Construction/ commissioning	CAPCO	-	N/A. Test to be conducted prior to commissioning.
S4.6, EP4.1	<ul> <li>The GRS shall be designed and operated in accordance with the following parameters:</li> <li>The maximum number of gas heaters shall not be more than seven, and no more than six gas heaters shall be operated simultaneously. The total amount of NOx and CO emissions emitted from the heaters in operation shall not be more than 8.22kg and 5.14kg per hour respectively;</li> <li>The stack height shall not be less than 15m above ground;</li> <li>The exhaust gas velocity of the gas heaters shall not be less than 10ms-1 under full load operation; and</li> <li>The exhaust gas temperature of the gas heaters shall not be less than 280 °C under full load operation.</li> </ul>	Land Site / During Design and Operation	CAPCO		N/A. To be checked during detailed engineering stage.



EIA Ref.	Environmental Protection Measures	Location/Duration of Measures/Timing of Completion of Measures	Implementation Agent	Relevant Legislation & Guidelines	Status
2. Noise			•	1	•
S5.7	EM&A in the form of site inspection and audit of construction activities.	Land Site / During Construction	Environmental Team (ET) & Independent Environmental Checker (IEC)	Environmental Impact Assessment Ordinance	<b>*</b>
3. Water Q					
S6 Annex 6A	Dredging/ jetting plants will be required to comply with the rates modelled in the EIA ( <i>S6 Annex 6A</i> and <i>Annex 14A-2</i> ) for the various activities assessed.	Marine works areas / During Construction	Contractor(s) and ET	-	N/A. No dredging/jetting during the reporting period
S6.9	Dredged marine mud will be disposed of in a gazetted marine disposal area in accordance with the <i>Dumping at Sea Ordinance</i> ( <i>DASO</i> ) permit conditions.	Dredged areas/ During Construction	Contractor(s)	Dumping at Sea Ordinance	N/A. No dredging/jetting during the reporting period
S6.9	Disposal vessels will be fitted with tight bottom seals in order to prevent leakage of material during transport.	Dredged areas/ During Construction	Contractor(s)	Dumping at Sea Ordinance	N/A. No dredging/jetting during the reporting period
S6.9	Barges will be filled to a level, which ensures that material does not spill over during transport to the disposal site and that adequate freeboard is maintained to ensure that the decks are not washed by wave action.	Dredged areas/ During Construction	Contractor(s)	-	N/A. No dredging/jetting during the reporting period
S6.9	After dredging, any excess materials will be cleaned from decks and exposed fittings before the vessel is moved from the dredging area.	Dredged areas/ During Construction	Contractor(s)	Dumping at Sea Ordinance	N/A. No dredging/jetting during the reporting period
S6.9	The contractor(s) will confirm that the works cause no visible foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the dredging site.	Dredged areas/ During Construction	Contractor(s)	-	N/A. No dredging/jetting during the reporting period





EIA Ref.	Environmental Protection Measures	Location/Duration of Measures/Timing of Completion of Measures	Implementation Agent	Relevant Legislation & Guidelines	Status
S6.9	Monitoring and automation systems will be used to improve the crew's information regarding the various dredging parameters to improve dredging accuracy and efficiency.	Dredged areas/ During Construction	Contractor(s)	-	N/A. No dredging/jetting during the reporting period
S6.9	Control and monitoring systems will be used to alert the crew to leaks or any other potential risks such as chemicals and oils.	Dredged areas/ During Construction	Contractor(s)	-	N/A. No dredging/jetting during the reporting period
S6.9	When the dredged material has been unloaded at the disposal areas, any material that has accumulated on the deck or other exposed parts of the vessel will be removed and placed in the hold or a hopper. Under no circumstances will decks be washed clean in a way that permits material to be released overboard.	Dredged areas/ During Construction	Contractor(s)	Dumping at Sea Ordinance	N/A. No dredging/jetting during the reporting period
S6.9	Dredgers will maintain adequate clearance between vessels and the seabed at all states of the tide and reduce operations speed to ensure that excessive turbidity is not generated by turbulence from vessel movement or propeller wash.	Dredged areas/ During Construction	Contractor(s)	-	N/A. No dredging/jetting during the reporting period
S6.9	Mitigation measures to be implemented during submarine pipeline installation activities are presented in <i>Annex 14A-2</i> .	Marine works areas / During Construction	Contractor(s)	-	N/A. No marine works during the reporting period
S6.9	Channels, earth bunds or sand bag barriers will be provided on site to direct stormwater to silt removal facilities. The design of silt removal facilities (e.g. silt traps or sedimentation facilities) will make reference to the guidelines in <i>Appendix A1</i> of <i>ProPECC PN 1/94</i> . All drainage facilities and erosion and sediment control structures will be inspected on a regular basis and maintained to confirm proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit will be removed regularly.	Land Site / During Construction	Contractor(s)	ProPECC PN 1/94 TM standard under the WPCO	<b>√</b>



EIA Ref.	Environmental Protection Measures	Location/Duration of Measures/Timing of Completion of Measures	Implementation Agent	Relevant Legislation & Guidelines	Status
S6.9	Earthworks to form the final surfaces will be followed up with surface protection and drainage works to prevent erosion caused by rainstorms.	Land Site / During Construction	Contractor(s)	-	N/A
S6.9	Appropriate surface drainage will be designed and provided where necessary.	Land Site / During Construction	Contractor(s)	-	✓
S6.9	The precautions to be taken at any time of year when rainstorms are likely together with the actions to be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarised in <i>Appendix A2</i> of <i>ProPECC PN 1/94</i> .	Land Site / During Construction	Contractor(s)	ProPECC PN 1/94	N/A
S6.9	Oil interceptors will be provided in the drainage system where necessary and regularly emptied to prevent the release of oil and grease into the storm water drainage system after accidental spillages.	Land Site / During Construction	Contractor(s)	-	N/A
S6.9	Temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge will be adequately designed for the controlled release of storm flows.	Land Site / During Construction	Contractor(s)	-	✓
S6.9	The temporary diverted drainage will be reinstated to the original condition when the construction work has finished or when the temporary diversion is no longer required.	Land Site / During Construction	Contractor(s)	-	N/A
S6.9	During the early stages of work, portable chemical toilets will be used and the effluent will either be shipped offsite or be disposed of at sewage treatment work (STW) at BPPS.	All facilities / During Construction	Contractor(s)	-	✓. Toilets with holding tanks have been provided. Portable chemical toilets will be provided
S6.9	Debris and refuse generated on-site will be collected, handled and disposed of properly to avoid entering the nearby WSRs. Stockpiles of cement and other construction materials will be kept covered when not being used.	All facilities / During Construction	Contractor(s)	-	<b>✓</b>
S6.9	Oil leakage or spillage will be contained and clean up immediately. Waste oil will be collected and stored for recycling or disposal, in accordance with the <i>Waste Disposal Ordinance</i> .	All facilities / During Construction	Contractor(s)	Waste Disposal Ordinance	✓



EIA Ref.	Environmental Protection Measures	Location/Duration of Measures/Timing of Completion of Measures	Implementation Agent	Relevant Legislation & Guidelines	Status
S6.10	Water quality monitoring shall be undertaken for suspended solids, salinity, turbidity, and dissolved oxygen. If exceedances occur due to dredging/jetting activities, event and action plan shall be adopted.	Designated monitoring stations as defined in EM&A Manual / Construction period for dredging/ jetting works	ET	Environmental Impact Assessment Ordinance	N/A. No water quality monitoring during reporting period
S6.9	The surface runoff from the GRS should be connected to a storm water channel via a grit and oil interceptor. These grit and oil interceptors will be regularly cleaned and maintained in good working condition. Trapped oil and grease should be disposed of periodically by waste collection contractor using a suitable liquid waste collection vehicle	GRS/ During Operation	CAPCO	-	<b>✓</b>
S6.9	Any oil leakage or spillage will be contained and cleaned up immediately.	GRS/ During Operation	CAPCO	-	<b>✓</b>
S6.9	Waste oil will be collected and stored for recycling or disposal in accordance with the <i>Waste Disposal Ordinance</i> .	GRS/ During Operation	CAPCO	Waste Disposal Ordinance	✓
4. Waste M	lanagement			<u>.</u>	
S7.5	The Contractor shall identify a coordinator/ approved personnel for implementing standard site practices and managing wastes. The waste coordinator shall implement the Waste Management Plan which specifies procedures such as a recording system to facilitate tracking of loads and protocols for the maintenance of records of the quantities of wastes generated, recycled and disposed. Responsibilities also include arrangements for collection and effective disposal of wastes to appropriate facilities.	Contract mobilisation / During construction	Contractor(s)	-	<b>✓</b>



EIA Ref.	Environmental Protection Measures	Location/Duration of Measures/Timing of Completion of Measures	Implementation Agent	Relevant Legislation & Guidelines	Status
S7.5	The Contractor shall apply for and obtain the appropriate licenses for the disposal of public fill, chemical waste and effluent discharges. A trip ticket system (TTS) for the removal of C&D materials from the site to the designated disposal facility will be implemented.	Contract mobilisation / During construction	Contractor(s)	Waste Disposal (Chemical Waste) (General) Regulation Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes  DEVB TC(W) No. 6/2010, Trip-ticket System for Disposal of Construction and Demolition Material  Water Pollution Control Ordinance	
S7.5	A 'chit' ticket system (TTS) for the disposal of C&D materials will be implemented.	Contract mobilisation / During construction	Contractor(s)	Waste Disposal (Charges for Disposal of Construction Waste) Regulation	<b>✓</b>
S7.5	No waste shall be burnt on site. Wastes shall be collected by licensed waste haulier and be disposed of at licence sites.	Land site/ During construction	Contractor(s)	Air Pollution Control Ordinance	✓
S7.5	Rock and soil may be excavated from site formation works and that will be reused as fill material for the Project as far as practicable.	Land site / During construction	Contractor(s)	WBTC No. 2/93, Public Dumps	✓
S7.5	Material shall be reused on site as far as practicable, including formwork plywood, topsoil and excavated material.	Land site / During construction	Contractor(s)	WBTC 32/92, The Use of Tropical Hard Wood on Construction Site	✓



EIA Ref.	Environmental Protection Measures	Location/Duration of Measures/Timing of Completion of Measures	Implementation Agent	Relevant Legislation & Guidelines	Status
S7.5	C&D materials will be sorted on site into inert waste (public fill) and non-inert waste (construction waste). Public fill will be disposed of at public fill reception facilities (e.g. Tuen Mun Area 38 or other locations as agreed with CEDD). Construction waste, such as timber, paper, plastics and general refuse, cannot be reused and need to be disposed of at the West New Territories (WENT) Landfill.	Land site / During construction	Contractor(s)	-	<b>✓</b>
S7.5	The site and surroundings shall be kept tidy and litter free. Waste storage area shall be properly cleaned and shall not cause windblown litter and dust nuisance.	All areas / During construction	Contractor(s)	WBTC Nos. 6/2002 and 6/2002A, Enhanced Specification for Site Cleanliness and Tidiness. Works Bureau, Hong Kong SAR Government	<b>√</b>
S7.5	Stockpiled material shall avoid vegetated areas.	Land site / During construction	Contractor(s)		✓
S7.5	Stockpiles shall be covered by tarpaulins and/or watered as needed.	Land site / During construction, particularly dry season	Contractor(s)	Air Pollution Control (Construction Dust) Regulation	✓
S7.5	Storage of material on site shall be kept to a minimum. Construction materials shall be planed and stocked carefully to reduce amount of waste generated and avoid unnecessary generation of waste.	All areas / During construction	Contractor(s)	-	✓
S7.5	Use of reusable non-timber formwork to reduce the amount of C&D materials	All areas / During construction	Contractor(s)	Works Branch Technical Circular (WBTC) No. 32/92, The Use of Tropical Hard Wood on Construction Site	<b>✓</b>



EIA Ref.	Environmental Protection Measures	Location/Duration of Measures/Timing of Completion of Measures	Implementation Agent	Relevant Legislation & Guidelines	Status
S7.5	Prior to disposal of construction waste, wood, steel and other metals will be separated to the extent practical, for re-use and/or recycling to reduce the quantity of waste to be disposed of to landfill	All areas / During construction	Contractor(s)	-	<b>✓</b>
S7.5	Wheel washing facilities shall be used by all trucks leaving the site to prevent the transfer of mud onto public roads.	Site entrances and exits / During construction	Contractor(s)	Air Pollution Control (Construction Dust) Regulation	N/A. Minimal dust/mud generated by the site
S7.5	Any unused chemicals and those with remaining functional capacity shall be recycled to the extent practical.	Land site / During construction	Contractor(s)	-	✓
S7.5	Temporary storage areas for general refuse shall be enclosed or contained to avoid environmental impacts.	All areas / During construction	Contractor(s)	WBTC Nos. 6/2002 and 6/2002A, Enhanced Specification for Site Cleanliness and Tidiness.	<b>✓</b>
S7.5	Sufficient dustbins shall be provided for storage of waste. Wastes shall be timely cleared and shall be disposed of to the nearest licensed facility.	All areas / During construction	Contractor(s)	WBTC Nos. 6/2002 and 6/2002A, Enhanced Specification for Site Cleanliness and Tidiness.	<b>✓</b>
S7.5	Waste oils, chemicals or solvents shall not be disposed of to drain. Drainage systems, sumps and oil interceptors shall be cleaned and maintained regularly.	All facilities / During construction	Contractor(s)	-	<b>✓</b>
S7.5	Standard site practice shall be implemented to avoid waste generation and promote waste minimisation.	All facilities / During construction	Contractor(s)	-	✓
S7.5	Waste materials such as paper, metal, timber and waste oil shall be recycled as far as practicable. Different types of waste shall be segregated and stored of in different containers, skips or stockpiles to enhance reuse or recycling of material and their proper disposal. Recycling bins will be provided at strategic locations to facilitate recovery of aluminium can and waste paper from the site.	Land Site / During construction	Contractor(s)	ETWBTC No. 33/2002, Management of Construction and Demolition Material Including Rock	<b>✓</b>





EIA Ref.	Environmental Protection Measures	Location/Duration of Measures/Timing of Completion of Measures	Implementation Agent	Relevant Legislation & Guidelines	Status
S7.5	C&D materials will be wetted as quickly as possible to the extent practice after filling to reduce the potential dust and water quality impacts of site formation works	All facilities / During construction	Contractor(s)	-	<b>*</b>
S7.5	Dredged marine mud shall be disposed of in marine disposal sites designated by the Marine Fill Committee (MFC) and under the requirements of the <i>Dumping at Seas Ordinance</i> .	Dredging / During construction	Contractor(s)	Dumping at Sea Ordinance	N/A. No dredging during the reporting period
S7.5	Waste containers shall be in good condition and fitted with lids or covers to prevent waste from escaping or the ingress of water.  Waste containers shall be in a secure area on hardstanding.	All facilities / During construction	Contractor(s)	WBTC Nos. 6/2002 and 6/2002A, Enhanced Specification for Site Cleanliness and Tidiness.	<b>✓</b>
S7.5	Proper storage and site practices shall be adopted to reduce the potential for damage or contamination of construction materials.	All facilities / During construction	Contractor(s)	-	✓
S7.5	Plan and stock construction materials carefully to reduce amount of waste generated and avoid unnecessary generation of waste	All facilities / During construction	Contractor(s)	-	✓
S7.5	Emergency equipment to deal with any spillage or fire shall be kept on site.	All facilities / During construction	Contractor(s)	Waste Disposal (Chemical Waste) (General) Regulation  Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes	<b>✓</b>



EIA Ref.	Environmental Protection Measures	Location/Duration of Measures/Timing of Completion of Measures	Implementation Agent	Relevant Legislation & Guidelines	Status	
S7.5	Suitable chemical waste storage areas shall be formed at the works site for temporary storage pending collection. Chemical wastes shall be separated for special handling and shall be disposed of via a licensed waste collector at appropriate licensed treatment facility, e.g. the Chemical Waste Treatment Centre at Tsing Yi.	Land site/ Chemical Waste Treatment Centre at Tsing Yi/ During construction	Contractor(s)	Waste Disposal (Chemical Waste) (General) Regulation Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes	<b>✓</b>	
57.5	<ul> <li>Containers used for storage of chemical waste shall be:</li> <li>Maintained in good condition and clearly labelled in both English and Chinese;</li> <li>Suitable for the substance they are holding, resistant to corrosion, and securely closed; and</li> <li>Capacity of less than 450 L unless the specifications have been approved by the EPD.</li> </ul>	All facilities / During construction	Contractor(s)	Waste Disposal (Chemical Waste) (General) Regulation Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes	<b>✓</b>	
57.5	<ul> <li>Storage areas for chemical waste shall:</li> <li>Be clearly labelled and used solely for the storage of chemical waste;</li> <li>Be enclosed on at least 3 sides;</li> <li>Have adequate ventilation;</li> <li>Be arranged so that incompatible materials are appropriately separated</li> <li>Have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest; and</li> <li>Be covered to prevent rainfall from entering</li> </ul>	All facilities / During construction	Contractor(s)	Waste Disposal (Chemical Waste) (General) Regulation Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes	<b>✓</b>	



EIA Ref.	Environmental Protection Measures	Location/Duration of Measures/Timing of Completion of Measures	Implementation Agent	Relevant Legislation & Guidelines	Status	
S7.5	Leaking containers shall be contained and removed from site as soon as is reasonably practicable.	All facilities / During construction	Contractor(s)	Waste Disposal (Chemical Waste) (General) Regulation Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes		
S7.5	Training shall be provided to site personnel in proper waste management and chemical handling procedures, the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycling.	All facilities / During construction	Contractor(s)	-	<b>✓</b>	
S7.5	EM&A of waste handling, storage, transportation, disposal procedures and documentation through the site inspection and audit programme shall be undertaken. Waste flow tables (WFT) will be used as a recording system to document the amount of waste generated, recycled and disposed of (including the disposal sites).	All facilities / During construction	ET and IEC	-	<b>✓</b>	
S7.5	Appropriate measures to reduce windblown litter and dust transportation of waste by either covering trucks or by transporting wastes in enclosed containers.	All facilities / During construction	Contractor(s)	-	<b>*</b>	
5. Marine I	Ecology (Marine Mammals)					
S8.8	The vessel operators will be required to control and manage all effluent from vessels	Marine works area / During construction	Contractor(s) and ET	-	N/A. No marine works during the reporting period	
S8.8	A policy of no dumping of rubbish, food, oil, or chemicals will be strictly enforced. This will also be covered in the contractor briefings	Marine works area / During construction	Contractor(s) and ET	-	N/A. No marine works during the reporting period	



EIA Ref.	Environmental Protection Measures	Location/Duration of Measures/Timing of Completion of Measures	Implementation Agent	Relevant Legislation & Guidelines	Status
S8.8	All vessel operators working on the Project construction phase will be given a briefing, alerting them to the possible presence of dolphins in the area, and the guidelines for safe vessel operation in the presence of cetaceans. If high speed vessels are used by the contractors, they will be required to slow to 10 knots when passing through a high density dolphin area (Sha Chau and Lung Kwu Chau)	Marine works area / During construction	Contractor(s) and ET	-	N/A. No marine works during the reporting period
S8.8	The vessel operators engaged during the construction phase will be required to use predefined and regular routes, as these will become known to dolphins using these waters	Marine works area / During construction	Contractor(s) and ET	-	N/A. No marine works during the reporting period
S8.8	A marine mammal exclusion zone within a radius of 250 m from dredgers/ jetting machine will be implemented during the construction phase. Qualified observer(s) will scan the 250 m-exclusion zone for at least 30 minutes prior to the start of dredging. If cetaceans are observed in the exclusion zone, dredging/ jetting will be delayed until they have left the area. As per previous practice in Hong Kong, should cetaceans move into the works area during dredging/ jetting, it is considered that cetaceans will have acclimatised themselves to the works therefore cessation of dredging is not required	Works areas along the pipeline route / During Dredging/ Jetting for the Gas Pipeline Installation	Contractor(s) and ET	-	N/A. No works along pipeline route/dredging/ jetting during the reporting period
S8.8	Except for the pipeline section along Urmston Road, dredging/jetting works shall be restricted to a daily maximum of 12 hours with daylight operations. Because of marine traffic constraints, dredgers/jetting machine may need to operate 24 hours on the pipeline section which crosses the Urmston Road channel off Black Point enabling completion in the shortest possible time	Works areas along the pipeline route / During Dredging/ Jetting for the Gas Pipeline Installation	Contractor(s) and ET	-	N/A. No works along pipeline route/dredging/ jetting during the reporting period
S8.8	Monitoring will be conducted for the distribution and abundance of dolphins during the construction and post-construction phase of the project. Three months of pre-construction dolphin monitoring will also be conducted. The protocols for this will be agreed with AFCD in advance.	Marine works areas / Pre- construction, during construction and post- construction	CAPCO	-	N/A. No marine works during the reporting period





EIA Ref.	Environmental Protection Measures	Location/Duration of Measures/Timing of Completion of Measures	Implementation Agent	Relevant Legislation & Guidelines	Status	
6. Fisheries		-	1			
S9.10	Geophysical survey will be conducted during the pre-construction and post-construction of pipeline works to confirm the seabed would be reinstated to its original level.	Pre-construction and Post- construction after pipeline works	ET	-	N/A. No pipeline works during the reporting period	
7. Landscap	e & Visual	-		<u> </u>		
S10.5.11	Site hoardings to be compatible with surrounding landscape.	Land site / During Construction	Contractor(s)	-	<b>✓</b>	
S10.5.11	The tree requiring removal is to be compensated in accordance with relevant government guidelines	Land site / During Construction	Contractor(s)	-	N/A. To be implemented.	
S10.6.13	The colours of the proposed GRS should be selected to complement the existing industrial surroundings.	Land site / Pre-Construction (Detail Design)	Contractor(s)	-	N/A. To be checked.	
8. Cultural No mitigati	Heritage on measures were specified in the EIA report as no sites of terrestrial or 1	marine archaeological potential	are located in the Proj	ect Area.		
9. Hazard to	o Life					
EP3.12	The first major piece of equipment in the GRS for connecting the offshore pipeline shall be an Emergency Shutdown (ESD) valve,	Land site / Pre-Construction (Detail Design)	CAPCO	-	N/A. To be checked during detailed	

#### Remark:

- ✓ Compliance of Mitigation Measures
- Compliance of Mitigation but need improvement

in the event of an emergency

- x Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by Leighton Contractors (Asia) Limited

which can be closed in order to isolate the GRS from the source of gas

- Δ Deficiency of Mitigation Measures but rectified by Leighton Contractors (Asia) Limited
- N/A Not Applicable in Reporting Period





engineering design.

## Annex A-2 Summary of Mitigation Measures during the Dredging/ Jetting Activities for this Project

Marine Work	Marine Work &	No. of Plant	Specific Mitigation Measures	Status
Location (Zone)	Plant Type			
Gas Pipeline – Shore Approach (KP 4.89 – KP 4.78)	Dredging by Closed Grab Dredger	1	Grab dredging speed shall be no more than 57 m per day or 4.75 m per hour, whichever is less. Silt curtain(s) will be installed during grab dredging operations along this pipeline section *.	N/A. No dredging/jetting during the reporting period
Gas Pipeline – Black Point to Urmston Road (KP 4.78 – KP 2.52)	Trenching by Jetting Machine	1	Jetting speed shall be no more than 360 m per day or 30 m per hour, whichever is less. Silt curtain(s) will be installed along the marine works areas during jetting operations for the installation of this pipeline section *. The extent of silt curtain(s) installation will be determined based on site condition (e.g. bathymetry of the works area) and navigation safety considerations. Details of the design and implementation of the silt curtain(s) will be developed before construction and verified by the Independent Environmental Checker (IEC) and agreed with EPD. Should non-compliance occur at the respective impact station during water quality monitoring, the use of additional mitigation measures will be examined by the ET and the IEC, discussed with the Contractor, EPD and CAPCO.	N/A. No dredging/jetting during the reporting period
Gas Pipeline – across Urmston Road (KP 2.52 – KP 0.73)	Dredging by Closed Grab Dredger	1	Grab dredging speed shall be no more than 57 m per day or 2.5 m per hour, whichever is less. Should non-compliance occur at the respective impact station during water quality monitoring, the use of additional mitigation measures, such as cage-type silt curtain, will be examined by the ET and the IEC, discussed with the Contractor, EPD and CAPCO *.	N/A. No dredging/jetting during the reporting period
Gas Pipeline – from Urmston Road to HKSAR boundary (KP 0.73 – KP 0)	Trenching by Jetting Machine	1	Jetting speed shall be no more than 360 m per day or 30 m per hour, whichever is less.  Should non-compliance occur at the respective impact station during water quality monitoring, the use of additional mitigation measures will be examined by the ET and the IEC, discussed with the Contractor, EPD and CAPCO *.	N/A. No dredging/jetting during the reporting period

<sup>\*</sup> Details of silt curtain installation shall be submitted to the IEC for verification prior to the commencement of dredging/jetting works.

#### Remark:

- ✓ Compliance of Mitigation Measures
- Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by Contractor
- Δ Deficiency of Mitigation Measures but rectified by Contractor
- N/A Not Applicable in Reporting Period





## Annex B

## Waste Flow Table

## Leighton Contractors (Asia) Ltd CONTRACT NO. PO4500641608 BLACK POINT GAS SUPPLY PROJECT - M2554



Waste Flow Table Year: 2011

Month	Actual Quantities of Inert Construction Waste Reused/Recycled			Actual Quantities of Construction Waste Recycled <sup>1</sup>						Actual Quantities of Disposed Material				
	Broken Concrete <sup>2</sup> Recycled	Re-used in	Re-used in Other	Other	Other	Metals Recycled	Paper Recycled	Cardboard Packaging Recycled	Plastic <sup>4</sup> Recycled	Timber	Others <sup>5</sup>		Waste <sup>6</sup> to Facilities	Inert Construction Waste <sup>7</sup> to
			Projects <sup>3</sup>			-				Liquid	Solid	Public Fill		
	(tonnes)	(tonnes)	(tonnes)	(kg)	(kg)	(kg)	(kg)	(Kg)	(nos.)	(litres)	(kg)	(tonnes)	(tonnes)	
Jan	0	0	0	-	0	0	0	0	0	-	0	0.00	-	
Feb	0	0	0	-	0	0	0	0	0	-	0	0.00	2.59	
Mar	0	100	0	-	0	0	0	0	0	-	0	67.85	4.34	
Q1 total	0	100	0		0	0	0	0	0	-	0	68	7	
Apr														
Мау														
Jun														
Q2 total	0	0	0	-	0	0	0	0	0	0	0	0	0	
Jul														
Aug														
Sep														
Q3 total	0	0	0	-	0	0	0	0	0	0	0	0	0	
Oct														
Nov			_	_						_				
Dec														
Q4 total	0	0	0	-	0	0	0	0	0	0	0	0	0	
Grand total	0	100	0	-	0	0	0	0	0	-	0	67.85	6.93	

Note / Definition:

- 1. Not used.
- 2. Broken concrete for recycling into aggregates (eg Tuen Mun Area 38).
- 3. Other projects include third-parties (eg quarries).
- 4. Plastic refers to plastic bottles/containers, plastic sheets/foam from packaging material.
- 5. Examples of other waste recycled may include tyres and computer equipment

- 6. Chemical waste is split into 2 components: liquid waste (eg spent lubricating oil) and solid waste (eg spent batteries).
- 7. Inert construction waste is also known as public fill. It includes, for example, concrete, rubble, earth, boulder, sand, tile, masonry and used bentonite.

## ERM has over 100 offices Across the following countries worldwide

Argentina Malaysia Australia Mexico

Azerbaijan The Netherlands

Belgium Peru Brazil Poland Canada Portugal Puerto Rico Chile China Russia Colombia Singapore South Africa Ecuador France Spain Germany Sweden Hong Kong Taiwan Hungary Thailand India UK Indonesia US Ireland Vietnam Italy Venezuela

Japan Kazakhstan Korea

## **ERM's Hong Kong Office**

21/F Lincoln House Taikoo Place, 979 King's Road Island East, Hong Kong T: 2271 3000

F: 2723 5660

www.erm.com

