

Drainage Services Department

Port Shelter Sewerage, Stage 3 – Sewerage Works at Po Toi O Monthly EM&A Report (February 2023)

Prepared by SGS Hong Kong Limited

Certified by:

Verified by:

Johnathan Ho

Joan Jankery

F.C. Tsang Environmental Team Leader Independent Environmental Checker

SGS Hong Kong Ltd. Units 303 & 305, 3/F, Building 22E Phase 3, Hong Kong Science Park Pak Shek Kok, New Territories Hong Kong, China





Our Ref: PL-202303016

Drainage Services Department Special Duty Division 42/F, Revenue Tower, 5 Gloucester Road, Wan Chai, Hong Kong.

Attention: Ms. Janet YUEN

11 March 2023

Dear Janet,

Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O Monthly EM&A Report for February 2023

Reference is made to your submission of the Monthly EM&A Report for February 2023 received by email on 7 March 2023 and the subsequent revision on 10 March 2023. We are pleased to inform you that we have no adverse comment on the captioned report.

Thank you for your attention. Please do not hesitate to contact the undersigned should you have any queries.

Yours faithfully,

Toam Jan Bearg

F.C. Tsang Independent Environmental Checker

cc. ETL – Johnathan HO



Drainage Services Department Port Shelter Sewerage, Stage 3 – Sewerage Works at Po Toi O Monthly EM&A Report (Period from 1 to 28 February 2023)

Prepared by

Drainage Services Department

SGS Hong Kong Limited

Issue and Revision Record

| Revision | Description | Prepared by | Checked by | Approved by | Date |
|----------|-------------|-------------|--------------|-------------|----------|
| 01 | Submission | Various | Johnathan Ho | Grace Fung | Mar 2023 |

Disclaimer

This document is issued by the Company under its General Conditions of Service accessible at <u>http://www.sgs.com/en/Terms-and-Conditions.aspx</u>. Attention is drawn to the limitation of liability, indemnification and jurisdiction issues defined therein.

Any holder of this document is advised that information contained hereon reflects the Company's findings at the time of its intervention only and within the limits of Client's instructions, if any. The Company's sole responsibility is to its Client and this document does not exonerate parties to a transaction from exercising all their rights and obligations under the transaction documents. Any unauthorized alteration, forgery or falsification of the content or appearance of this document is unlawful and offenders may be prosecuted to the fullest extent of the law.

| 202 | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage | Page | 3 |
|------------|--|------|---------------|
| | Works at Po Toi O | Ref# | EMA2204/03/11 |
| JUJ | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |

TABLE OF CONTENT

| 1. | EXECUTIVE SUMMARY4 | | | | |
|--|--|--|--|--|--|
| 2. | INTRODUCTION6 | | | | |
| 3. | AIR QUALITY9 | | | | |
| 4. | NOISE17 | | | | |
| 5. | WATER QUALITY21 | | | | |
| 6. | WASTE MANAGEMENT24 | | | | |
| 7. | ENVIRONMENTAL SITE INSPECTION AND AUDIT | | | | |
| 8. | FUTURE KEY ISSUES | | | | |
| 9. | CONCLUSION | | | | |
| APP | ENDIX A – PROJECT ORGANIZATION CHART | | | | |
| APP | ENDIX B – CONSTRUCTION PROGRAMME | | | | |
| APP | ENDIX C – METEORLOGICAL DATA | | | | |
| APP | ENDIX D – AIR QUALITY MONITORING EQUIPMENT CALIBRATION CERTIFICATES | | | | |
| | ENDIX E – METHODOLOGY FOR CORRELATION CALCULATION BETWEEN POTABLE ER DUST METER AND HIGH-VOLUME SAMPLER | | | | |
| APP | ENDIX F – AIR QUALITY AND NOISE IMPACT MONITORING SCHEDULE | | | | |
| APP | ENDIX G – AIR QUALITY MONITORING RESULT | | | | |
| APP | ENDIX H – EVENT AND ACTION PLAN | | | | |
| APPENDIX I - NOISE MONITORING EQUIPMENT CALIBRATION CERTIFICATES | | | | | |
| APPENDIX J - NOISE IMPACT MONITORING RESULT | | | | | |
| APPENDIX K – MONTHLY SUMMARY OF WASTE FLOW | | | | | |
| APP | APPENDIX L - IMPLEMENTATION SCHEDULE OF RECOMMENDED MITIGATION MEASURES | | | | |
| | APPENDIX M - RECOMMENDED MITIGATION MEASURES AND PROACTIVE ENVIRONMENTAL PROTECTION PROFORMA | | | | |
| APP | ENDIX N - CUMULATIVE STATISTICS ON COMPLAINTS, NOTIFICATIONS OF SUMMONS | | | | |



1. EXECUTIVE SUMMARY

- 1.1 The proposed sewerage works in Po Toi O (hereafter as "the Project") is an environmental enhancement project that aims to improve environmental hygiene of the Po Toi O area. The Environmental Impact Assessment (EIA) Report for the Project (Register No: AEIAR-206/2017) was approved on 27 January 2017. The Environmental Permit (EP) (Permit No.: EP-516/2016) was issued on 27 January 2017 and is the current permit for the Project.
- 1.2 Société Générale de Surveillance (SGS) Hong Kong Limited has been appointed by Drainage Services Department (DSD) under service contract no. SD 3/2022 as the Environmental Team (ET) to undertake the EM&A programme during construction phase of the Project in accordance with the approved EM&A Manual for the Project.
- 1.3 This is the 24th monthly Environmental Monitoring & Audit (EM&A) Report prepared by SGS for the Project. This report summarized the monitoring results and audits findings of the EM&A programme under the EP and the EM&A Manual of the Project during the reporting period of 1 February 2023 to 28 February 2023.

Key Construction Works During the Reporting Period

- 1.4 The main works undertaken during the reporting period are as follows:
 - Major activities in the reporting month:
 - a) Construction of village sewer;
 - b) Slope works;
 - c) Construction of temporary working platform;

Summary of Exceedances, Investigation and Follow-up

1.5 There was no action or limit level exceedance record of construction noise and air quality was recorded in the reporting month.

Complaint Handling, Prosecution and Public Engagement

- 1.6 No complaints, notification of summons and successful prosecution was received in the reporting period. No public engagement activity was conducted in the reporting month.
- 1.7 No notification of summons and successful prosecution was received in the reporting period. No public engagement activity was conducted in the reporting month.
- 1.8 No air quality, noise and water complaints during 0700 1900 hours on normal weekdays was received in the reporting month.



Reporting Change of EM&A Programme

1.9 No reporting change of the EM&A programme in this reporting month.

Future Key Issues

1.10 The main works will be anticipated in the next reporting period are as follows:

-Major activities in the upcoming month:

- Construction of village sewer;
- Slope works;
- Construction of temporary working platform.



2. INTRODUCTION

Project Information

2.1 Société Générale de Surveillance (SGS) Hong Kong Limited has been appointed by Drainage Services Department (DSD) as the Environmental Team (ET) to undertake the EM&A programme during construction phase of the Project in accordance to the approved EM&A Manual for the proposed sewerage works in Po Toi O (hereafter as "The Project"), an environmental enhancement project that aims to improve environmental hygiene of the Po Toi O area.

Project Background

- 2.2 Po Toi O is located in the southern part of Sai Kung District, next to Clear Water Bay. There is a small settlement called Po Toi O village around the bay. There is currently no public sewerage system for the village. Sewage and wastewater generated by local residents and local restaurants are treated by septic tanks/ soakaway system (STS).
- 2.3 Sewage works at Po Toi O comprise sewage collection, treatment and disposal facilities at Po Toi O under Port Shelter Sewerage, Stage 3 Sewerage Works at Po Toi O.
- 2.4 The Project in Po Toi O mainly comprises of the following items:
 - a. Provision of village sewerage to the unsewered areas of Po Toi O. The works involve construction of about 800m of gravity sewers and 400m of rising mains;
 - b. Construction of a local sewage treatment plant (STP) with Average Dry Weather Flow (ADWF) of about 139m3/day; and
 - c. Construction of a submarine outfall of about 385m in length.
- 2.5 The Project consists of the following works, which are classified as Designated Projects under Part I, Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO):
 - a. Item Q.1 A sewage treatment plant and portion of sewer alignments in a conservation area;
 - b. Item C.12 (a) (v) and (vii) A dredging operation which is less than 500m from the nearest boundary of an existing fish culture zone and coastal protection area; and
 - c. Item F.6 A submarine sewage outfall.
- 2.6 The Environmental Impact Assessment (EIA) Report "Port Shelter Sewerage, Stage 3 Sewerage Works at Po Toi O" (Register No: AEIAR-206/2017) was approved on 27 January 2017. An Environmental Permit (EP) (Permit No.: EP-516/2016) was issued on 27 January 2017 and is the current permit for the Project. The EM&A programme of the Project shall be implemented in accordance with the requirements and procedures set out in the EM&A Manual and the Environmental Permit (EP) of the Project (Permit No.: EP-516/2016).



2.7 The air quality and noise baseline monitoring works were conducted from 23 December 2020 to 5 January 2021 and the water quality baseline monitoring work was conducted from 17 December 2020 to 12 January 2021. A Baseline Monitoring Report had been submitted to EPD on 10 February 2021.

Scope of Report

2.8 This is the 24th EM&A Report prepared by SGS for the Port Shelter Sewerage, Stage 3 – Sewerage Works at Po Toi O. This report summarized the monitoring results and audits findings of the EM&A programme under the EP of the Project and in accordance with the EM&A Manual during the reporting period of 1 February 2023 to 28 February 2023.

Project Organisation

2.9 The project organization structure is shown in **Appendix A**. The key personnel contact names and numbers are summarized in **Table 2-1**.

| Position | Party | Name | Telephone |
|---|--|------------------|-----------|
| Project Proponent | Drainage Services Department (DSD) | Ms. Janet Yuen | 2594 7353 |
| Senior Resident Engineer (SRE) | Binnies Hong Kong Limited (Binnies) | Mr. Eugene Chan | 6392 3809 |
| Independent Environmental Checker (IEC) | Acuity Sustainability Consulting Limited (ASC) | Dr. F.C. Tsang | 2698 8060 |
| Environmental Team (ET) Société Générale de Surveillance (SGS) Hong Kong Limited | | Mr. Johnathan Ho | 9236 5528 |
| Environmental Officer | China Geo-engineering Corporation (CGC) | Mr. Jasper Tang | 6997 5530 |

Table 2-1 Contact information of key personnel



Construction Programme and Activities

2.10 The main works undertaken in the reporting period are as follows:

Major activities in the reporting month:

- 1. Construction of village sewer;
- 2. Slope works;
- 3. Construction of temporary working platform;

The Construction Programme is shown in **Appendix B**. The general layout plan of the Project is shown in **Figure 2-1**.



| EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage | Page | 9 |
|--|------|---------------|
| Works at Po Toi O | Ref# | EMA2204/03/11 |
| Monthly EM&A Report | Rev. | 01 |
| | Date | Mar 23 |

3. AIR QUALITY

Monitoring Requirements

3.1 In accordance with the EM&A Manual, impact air quality monitoring shall be carried out throughout the construction period at all approved air quality monitoring locations (AMSs). 24- hours total suspended particles (TSP) monitoring shall be conducted at least once every 6 days. Meanwhile, 1-hour TSP monitoring shall be conducted at least 3 times every 6 days when the highest dust impact takes place. The Action and Limit levels for 1-hour and 24-hours TSP level are provided in Table 3-1 and Table 3-2.

Table 3-1 Action and Limit Levels for 1-hour-TSP

| Parameter | Air Quality Monitoring Station (AMSs) | Action Level (μg/m³) | Limit Level (μg/m³) |
|------------------|---|----------------------|---------------------|
| | AMS1N | 319 | |
| | AMS2N1 | 279 | |
| 1-hr TSP (μg/m³) | AMS3N | 303 | 500μg/m³ |
| | AMS4N | 278 | |

Table 3-2 Action and Limit Levels for 24-hour-TSP

| Parameter | Air Quality Monitoring Station (AMSs) | Action Level (μg/m³) | Limit Level (μg/m³) |
|-------------------|---|----------------------|---------------------|
| | AMS1N | 153 | |
| | AMS2N1 | 179 | |
| 24-hr TSP (μg/m³) | AMS3N | 158 | 260µg/m³ |
| | AMS4N | 144 | |

| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage | Page | 10 |
|-----|--|------|---------------|
| | Works at Po Toi O | Ref# | EMA2204/03/11 |
| JUD | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |

Monitoring Equipment

3.2 The 24-hour TSP air quality monitoring was performed using High Volume Air Samplers (HVS) at each of the designated monitoring stations. The HVS are calibrated by a HVS calibrator. Meanwhile 1-hour TSP air quality monitoring was performed using portable TSP monitors. The equipment used for air quality monitoring are given in **Table 3-3**.

| Air Quality Monitoring | Brand and Model of Equipment | Serial Number |
|------------------------|--|---------------|
| 24-hour TSP* | Graseby GMW High Volume Sampler | 1180 |
| | Campici | 1174 |
| | | 9795 |
| | | 2483 |
| | Tisch TE-5025A High Volume Sampler Calibrator | 4128 |
| 1-hour TSP | Sibata LD-3B Portable TSP | 014746 |
| | Monitors | 155331 |
| | | 597340 |
| | | 597227 |

| Table 3-3 | Equipment | Used for Ai | r Quality | Monitoring |
|-----------|-----------|-------------|-----------|------------|
| | Equipment | | i Quanty | monitoring |

- 3.3 Meteorological information (such as the humidity, rainfall, air pressure and temperature etc.) were collected from Hong Kong Observatory (HKO)'s Weather Stations.
- 3.4 According to the approved EM&A Manual, wind data monitoring equipment shall be provided and setup for logging wind speed and wind direction near the dust monitoring locations. The equipment installation location shall be proposed by the ET and agreed with the IEC. For installation and operation of wind data monitoring equipment, the following points shall be observed:
 - a. The wind sensors should be installed 10 m above ground so that they are clear of obstructions or turbulence caused by buildings.
 - b. The wind data should be captured by a data logger. The data shall be downloaded for



analysis at least once a month.

- c. The wind data monitoring equipment should be re-calibrated at least once every six months.
- d. Wind direction should be divided into 16 sectors of 22.5 degrees each.
- 3.5 It is noted that after liaison with the Po Toi O resident's representative on 22 December 2020, the resident's representative has rejected the access to the space and power supply for ET to install the wind data monitoring stations. Therefore, ET had proposed the alternative method for wind data collection according to section 3.4.7 of EM&A Manual.
- 3.6 The alternative method for wind data collection was adopt the wind data information collected from the HKO's Waglan Island weather station as the representative wind data. Although there are other closer weather stations, Waglan Island Station was selected as it is the nearest weather station that measures wind data information mentioned above.
- 3.7 The meteorological data from HKO's Weather Station is given in **Appendix C**.

Monitoring Parameters, Frequency and Duration

3.8 The parameters, duration and frequency for air quality impact monitoring is given in Table 3-4. Monitoring stations AMS1N, AMS2N1, AMS3N and AMS4N were set up in accordance to the requirements for placement of equipment, as set out in section 3.5.3 of the EM&A manual of the Project. Locations of the alternative AMSs are given in **Figure 3-1**.

| Identification no. | Location | Type of monitoring | Parameters | Frequency |
|-----------------------|--|--------------------|------------|--|
| AMS1N* | Footpath above House No. 28 Po Toi O Chuen Road | | | |
| AMS2N1* | Open space Approx. 15 m from Hung Shing Temple | TSP | 1-hr TSP | 1-hour TSP: At least 3 times for 1- hour with every 6 days |
| AMS3N* | Vacant land near Temporary Structure (House) Rocky Shore | | 24-hr TSP | 24-hour TSP: Once every 6 days |
| AMS4N* | Resting shelter near Seacrest Villas | | | |

| Table 3-4 Monitoring Parameters | s for Air Quality Monitoring |
|---------------------------------|------------------------------|
|---------------------------------|------------------------------|



Notes:

*- Due to a number of limitations identified at the air quality monitoring stations in the Approved EM&A Manual for the Project, the monitoring location AMS1 – AMS4 were replaced by alternative monitoring location AMS1N – AMS4N, which were approved by ER and IEC.

Monitoring Methodology for 24-hour TSP Monitoring

- 3.9 The HVS was installed in the vicinity of the air quality monitoring stations. The following criteria were considered in the installation of the HVS:
 - a. A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
 - b. The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
 - c. A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler.
 - d. A minimum of 2 meters separation from any supporting structure, measured horizontally.
 - e. No furnace or incinerator flues nearby.
 - f. Airflow around the sampler was unrestricted.
 - g. Permission was obtained to set up the samplers and access to the monitoring stations.
 - h. A secured supply of electricity was obtained to operate the samplers.
 - i. The sampler was located more than 20 meters from any dripline.
 - j. Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
 - k. Flow control accuracy was kept within $\pm 2.5\%$ deviation over 24-hour sampling period.
- 3.10 The following procedures to be followed for the preparation of filter papers of the HVS:
 - a. Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
 - b. All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ±3 °C; the relative humidity (RH) was < 50% and not variable by more than ±5%. A convenient working RH was 40%.</p>
 - c. All filter papers were prepared and analysed by a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.



3.11 The following procedures are followed throughout air quality monitoring works:

a. The power supply was checked to ensure the HVS works properly.

b. The filter holder and the area surrounding the filter were cleaned.

c. The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.

d. The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.

e. The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.

f. Then the shelter lid was closed and was secured with the aluminum strip.

g. The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.

h. A new flow rate record sheet was set into the flow recorder.

i. On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.1 m3 /min and complied with the range specified in the updated EM&A Manual (i.e., 0.6-1.7 m3 /min).

j. The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.

k. The initial elapsed time was recorded.

I. At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.

m. The final elapsed time was recorded.

n. The sampled filter was removed carefully and folded in half-length so that only surfaces with collected particulate matter were in contact.

o. It was then placed in a clean plastic envelope and sealed.

p. All monitoring information was recorded on a standard data sheet.

3.12 The following procedures are followed for the maintenance and calibration of HVS:

- a. The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- b. 5-point calibration of the HVS was conducted using TE-5025A Calibration Kit prior to the commencement of monitoring. Bi-monthly 5-point calibration of the HVS will be carried out



during impact monitoring. The details for HVS calibration against the TE-5025A Calibration Kit is given in **Appendix D**.

Monitoring Methodology for 24-hour TSP Monitoring by Direct Reading Dust Meters

- 3.13 Since power supply for HVS for 24-hour TSP monitoring at alternative monitoring locations (i.e., AMS1N to AMS4N) were rejected, the use of direct reading dust meters is adopted to measure both 1-hour and 24-hour average TSP levels for the reporting month.
- 3.14 In accordance to Condition 3.1 of the Project's EP and Section 3.3 of the Project's EM&A Manual, the proposal for alternative monitoring equipment (i.e., direct reading dust meter) for TSP monitoring was approved by IEC and ER.
- 3.15 The measuring procedures of the direct reading dust meters are given in Section 3.5.10.
- 3.16 24 consecutive 1-hour TSP concentration measurement results is adopted for the evaluation of 24-hour TSP concentration. Results are manually logged daily, during daily maintenance of the dust meter. Calculation of the value of 24-hour TSP concentration is given by the average of 24 calculated 1-hour TSP concentration, where the calculated 1-hr TSP concentration is given by the product of the direct reading and the K-factor based on the correlation results between the direct reading meter and HVS. Details for the correlation methodology and correlation record are given in Appendix D and Appendix E.
- 3.17 HVS for 24-hr TSP monitoring will be adopted once secured supply of electricity becomes available for any agreed TSP monitoring locations.

Monitoring Methodology for 1-Hour TSP Monitoring

- 3.18 The measuring procedures of the direct reading dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
 - a. Turn the power on.
 - b. Close the air collecting opening cover.
 - c. Push the "TIME SETTING" switch to [BG].
 - d. Push "START/STOP" switch to perform background measurement for 6 seconds.
 - e. Turn the knob at SENSI ADJ position to insert the light scattering plate.
 - f. Leave the equipment for 1 minute upon "SPAN CHECK" is indicated in the display.
 - g. Push "START/STOP" switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.
 - h. Pull out the knob and return it to MEASURE position.



- i. Push the "TIME SETTING" switch the time set in the display to 3 hours.
- j. Lower down the air collection opening cover.
- k. Push "START/STOP" switch to start measurement.
- 3.19 The following procedures are followed for the maintenance and calibration of direct reading dust meters:
 - a. The 1-hour TSP meter was calibrated at 1-year intervals against with high volume sampler.
 - b. Calibration certificates of the Laser Dust Monitors are provided in **Appendix D**. 1-hour validation checking of the TSP meter against HVS is carried out yearly at the air quality monitoring locations.

Monitoring Results and Observations

- 3.20 The schedule for environmental monitoring in the reporting period is provided in Appendix F.
- 3.21 The air quality monitoring results for 1-hour and 24-hour air quality monitoring are summarized in **Table 3-6** and **Table 3-7**. Air quality monitoring data and graphical presentation of the data are provided in **Appendix G**.

Table 3-6 1-hour Air Quality Monitoring Results in the Reporting Period

| Parameter | Monitoring Station | Average (μg/m³) | Range (µg/m³) |
|-------------------|--------------------|-----------------|---------------|
| 1-hr TSP in μg/m³ | AMS1N | 46.7 | 27 – 77 |
| | AMS2N1 | 92.6 | 65 – 132 |
| | AMS3N | 73.2 | 42 – 163 |
| | AMS4N | 57.1 | 27 – 109 |

Table 3-7 24-hour Air Quality Monitoring Results in the Reporting Period

| Parameter | Monitoring Station | Average (μg/m³) | Range (µg/m³) |
|--------------------|--------------------|-----------------|---------------|
| | AMS1N | 43.0 | 33 – 64 |
| 24-hr TSP in μg/m³ | AMS2N1 | 69.8 | 42 – 94 |
| | AMS3N | 56.4 | 43 – 75 |

| Works at Po Toi O Ref# EMA2204/03/11 Monthly EM&A Report Rev. 01 Date Mar 23 | SGS | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage | Page | 16 |
|--|-----|--|------|---------------|
| Monthly EM&A Report | | Works at Po Toi O | Ref# | EMA2204/03/11 |
| | | Monthly EM&A Report | Rev. | 01 |
| | | | Date | Mar 23 |

| AMS4N | 43.6 | 29 - 68 |
|-------|------|---------|
|-------|------|---------|

3.22 No Action or Limit Level exceedances of air quality were recorded in the reporting month. No air quality complaints between 0700 – 1900 hours on normal weekdays (i.e., Mondays to Saturdays) were received in the reporting month.

Other Influencing Factors of the Monitoring Results

- 3.23 Major emission sources during air quality monitoring in the reporting period were mainly vehicle emission from Po Toi O Chuen Road and nearby residents' activities.
- 3.24 The event and action plan for air quality monitoring are given in **Appendix H**.



4. NOISE

Monitoring Requirements

4.1 In accordance with the EM&A Manual, noise impact monitoring was conducted during daytime construction work on normal weekdays (0700-1900 hours between Monday to Saturday), 1 set of 30-min measurement shall be carried out at approved noise monitoring stations (NMSs) every week based on the measurement procedures under EPD's" Technical Memorandum for the Assessment of Noise from Places Other Than Domestic Premises, Public Places or Construction Sites". The Action and Limit levels for construction noise monitoring is provided in Table 4-1.

Table 4-1 Action and Limit Levels for Construction Noise

| NMSs ID | Noise Sensitive Receivers | Descriptions | Action Level | Limit Level |
|---------|---------------------------------|---|---|----------------|
| NMS1N | PTO_N1 | Footpath Above House No. 28 Po Toi O Chuen Road | | |
| NMS2N1 | PTO_N2 | Open Space Approx. 15 m from Hung Shing Temple | When one documented complaint is received from any one of the noise sensitive receivers | |
| NMS3N | PTO_N3 | Vacant Land Near Temporary Structure (House) Rocky Shore | | 75 dB(A)* |
| NMS4N | PTO_N4 | Resting Shelter Near Seacrest Villas | | |

Monitoring Equipment

4.2 Noise monitoring was completed using sound level meters at each NMSs. The sound levels meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to calibrate the sound level meters at a given sound pressure level. The equipment used for noise impact monitoring is given in **Table 4-2**.

Table 4-2 Noise Monitoring Equipment

| Equipment | Brand and Model | Serial No. /Equipment ID |
|------------------------------|-----------------|--------------------------|
| Integrated Sound Level Meter | Rion NL-31 | 00773032 |

| SGS | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage | Page | 18 |
|-----|--|------|---------------|
| | Works at Po Toi O | Ref# | EMA2204/03/11 |
| | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |

| Integrated Sound Level Meter | Rion NL-52 | 00264519 |
|------------------------------|-------------------------|----------|
| Acoustic Calibrator | Castle GA607 | 038641 |
| Acoustic Calibrator | NC-73 | 10196943 |
| Anemometer | AZ Instrument – AZ 8908 | 1064869 |

Monitoring Locations

4.3 Due to the limitation posed by the approved monitoring stations set out by the EM&A manual, alternative monitoring stations NMS1N, NMS2N1, NMS3N and NMS4N were proposed in accordance to Section 4.5.3 of the EM&A Manual of the Project, and approved from the ER and the IEC. The locations of the NMSs are given in **Figure 3-1**, and the details of the monitoring stations are illustrated in **Table 4-3**.

Table 4-3 Description of Proposed Noise Monitoring Locations

| NMSs ID | Location | Type of measurement | Type of Monitoring | Duration |
|---------|---|---------------------|-----------------------|----------|
| NMS1N* | Footpath above House No. 28 Po Toi O Chuen Road | | | 30 mins |
| NMS2N1* | Open space approximately 15 m from Hung Shing Temple | | Noise | 30 mins |
| NMS3N* | Vacant land near Temporary Structure (House) Rocky Shore | Free-Field | | 30 mins |
| NMS4N* | Resting shelter near Seacrest Villas | | | 30 mins |

Notes:

*For Free-field measurement, a correction of +3dB(A) should be made to the measured results.

* Due to the limitation posed by the approved monitoring stations set out by the EM&A manual, four alternative representative Noise Quality Monitoring Stations

(NMSs) are proposed. The alternative monitoring Locations were approved by ER and IEC.



Monitoring Parameters and Frequency

4.4 The monitoring parameters, frequency and duration of impact noise monitoring are summarized in **Table 4-4**.

Table 4-4 Parameters for Noise Impact Monitoring

| Parameter and Duration | Frequency |
|---|------------------------|
| 30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. Leq, L10 and L90 would be recorded | At least once per week |

Monitoring Methodology

- 4.5 The measuring procedures of the sound level meter were in accordance with the Manufacturer's Instruction Manual as follows:
 - a. Free-field measurement was made for the noise monitoring stations.
 - b. The sound level meter was set on a tripod at a height of 1.2 m above the ground.
 - c. The battery condition was checked to ensure the correct functioning of the meter.
 - d. Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - i. frequency weighting: A
 - ii. Time weighting: Fast
 - iii. Time measurement: Leq(30-minutes) during non-restricted hours i.e., 07:00 1900 on normal weekdays; Leq(5-minutes) during restricted hours i.e., 19:00 23:00 and 23:00 07:00 of normal weekdays, whole day of Sundays and Public Holidays
 - e. Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator at a specified sound pressure level at a specified frequency. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
 - f. During the monitoring period, the Leq, L10 and L90 were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
 - g. Noise measurement was paused during periods of high intrusive noise (e.g., dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
 - h. Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.



- 4.6 The following procedures are followed for the maintenance and calibration of sound level meters:
 - a. The microphone head of the sound level meter was cleaned with soft cloth at regular
 - b. intervals.
 - c. The meter and calibrator were sent to the supplier or HOKLAS laboratory to check
 - d. and calibrate at yearly intervals.
 - e. Calibration certificates of the sound level meters, and acoustic calibrators are provided in **Appendix I.**

Monitoring Results and Observations

- 4.7 The schedule for environmental monitoring in the reporting period is provided in **Appendix F**.
- 4.8 The monitoring results for construction noise are summarized in **Table 4-5**. The noise monitoring data graphical presentation of the data is provided in **Appendix J**.

Table 4-5 Summary of Construction Noise Monitoring Results in the Reporting Period

| NMSs ID | Construction Noise | Baseline Level, dB(A) | Limit Level, db(A) |
|---------|----------------------|-----------------------|--------------------|
| | Level, | | |
| | dB(A)*, Leq (30 min) | | |
| NMS1N | 60.0 dB(A) | 62.7 dB(A) | 75 |
| NMS2N1 | 67.1 dB(A) | 61.8 dB(A) | 75 |
| NMS3N | 59.5 dB(A) | 64.6 dB(A) | 75 |
| NMS4N | 54.1 dB(A) | 58.1 dB(A) | 75 |

Note:

*- A correction of +3 dB(A) was made to the free field measurements. Leq (30min) was measured at 0700-1900 hours on normal weekdays.

- 4.9 No Action or Limit Level exceedance of construction noise was recorded in the reporting month.
- 4.10 No noise complaints from between 0700 1900 hours on normal weekdays was received in the reporting month.
- 4.11 The event and action plan are provided in **Appendix H**.

Other Influencing Factors of the Monitoring Results

4.12 Major noise sources during noise monitoring in the reporting period were mainly road traffic noise.



5. WATER QUALITY

Monitoring Requirements

- 5.1 With the recommendations of the Project's EIA report, water quality impact monitoring shall be carried out carried out 3 days per week, at mid-flood and mid-ebb tides (within ± 1.75 hour of the predicted time required) at all the approved Water Quality Monitoring Stations (WQMSs) during whole cofferdam installation/extraction work and during dredging works. The interval between two sets of monitoring shall not be less than 36 hours.
- 5.2 Replicate in-situ measurements of Suspended Solids (SS) and in-situ water quality data (temperature, pH, turbidity, water depth, salinity, dissolved oxygen and percentage of saturation) shall be collected.
- 5.3 Other relevant data should also be recorded, including monitoring location/position, time, tidal stages, weather conditions and any special observation or works that may affect the monitoring results in the vicinity.
- 5.4 To ensure sufficient data for robust analysis, duplicate in-situ data shall be collected. In case the difference in the duplicate in-situ measurement results is larger than 25%, the third set of in-situ measurement shall be carried out for result confirmation purpose.
- 5.5 Water samples shall be extracted at 1m below surface, 1m above seabed and the mid-depth level at where the water depth is at least 6m. However, if the water depth is less than 3m, water samples shall only be collected at the mid-depth level. For stations with depth less than 6m, the mid-depth sample can be omitted.
- 5.6 In addition, duplicated water samples for suspended solid analysis shall be collected at all the above stations and delivered to the HOKLAS accredited laboratory for analysis. Results for suspended solids shall be received back from the laboratory within 24-hour of the receipt of the samples.
- 5.7 Water quality impact monitoring shall also be conducted at the same frequency as monitoring throughout the whole cofferdam installation/extraction work and during dredging work. In case of exceedance of Action/Limit Level recorded, the frequency of water quality monitoring shall be increased as per the Event and Action Plan.
- 5.8 The water quality impact monitoring schedule shall be issued to IEC at least one month prior to the commencement of Impact Monitoring.

Monitoring Parameters and Frequency

5.9 The monitoring parameters, monitoring periods and frequencies of the water quality monitoring are summarized in **Table 5-1**.

| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage | Page | 22 |
|------------|--|------|---------------|
| CCC | Works at Po Toi O | Ref# | EMA2204/03/11 |
| <u> </u> | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |

Table 5-1 Parameters of Water Quality Monitoring

| Parameters | Duration | Frequency |
|-------------------|----------------------------|------------------------------|
| Temperature (Oc) | During Construction Phase: | 3 Days Per Week |
| Ph (Ph Unit) | Throughout Installation | (The Interval Between Two |
| Turbidity (Ntu) | And Extraction Of | Sets of Monitoring Shall Not |
| Water Depth (M) | Cofferdam; And | Be Less Than 36 Hours.) |
| Salinity (Ppt) | During Dredging | |
| Do (Mg/L And % Of | | |
| Saturation) | | |
| SS (Mg/L) | | |

Monitoring Locations

5.10 According to section 5.2.6 of the EM&A manual of the project, 6 water quality monitoring stations (WMSs) are proposed at the Po Toi O FCZs, major amphioxus habitats and rocky shores where coral thrives. With reference to the tidal characteristics of Po Toi O Bay, 3 control stations are proposed where fresh marine water is not affected by the cofferdam installation/ extraction works, and 2 impact stations are proposed near the cofferdam under different tidal periods. All water quality monitoring stations show as Figure 5-1 and Table 5-2.

Table 5-2 Summary of Water Quality Impact Monitoring Stations

| Station | Monitoring period | Description | Easting | Northing |
|---------|--------------------|----------------------------|---------|----------|
| *WMS1N | Mid-Ebb, Mid-Flood | Po Toi O Fish Culture Zone | 848416 | 845209 |
| *WMS2N | Mid-Ebb, Mid-Flood | Po Toi O Fish Culture Zone | 848505 | 815375 |
| WMS3 | Mid-Ebb, Mid-Flood | Rocky Shore with Corals | 848644 | 815391 |
| WMS4 | Mid-Ebb, Mid-Flood | Rocky Shore with Corals | 848774 | 815602 |
| WMS5 | Mid-Ebb, Mid-Flood | Rocky Shore with Corals | 848578 | 815591 |
| WMS6 | Mid-Ebb, Mid-Flood | Major Amphioxus Habitat | 848639 | 815523 |
| l1 | Mid-Flood | Impact monitoring Station | 848643 | 815692 |
| 12 | Mid-Ebb | Impact monitoring Station | 848722 | 815910 |
| C1 | Mid-Flood | Control station | 848904 | 816052 |
| C2 | Mid-Ebb | Control station | 848529 | 815373 |
| C3 | Mid-Ebb | Control station | 848243 | 815710 |
| WMS1 | Mid-Ebb, Mid-Flood | Po Toi O Fish Culture Zone | 848387 | 815201 |
| WMS2 | Mid-Ebb, Mid-Flood | Po Toi O Fish Culture Zone | 848479 | 815378 |

Notes:



*WMS1N, WMS2N are new proposed alterative monitoring location. As previous EIA proposed monitoring location WMS1, WMS2 are situated in fish barges within the Fish Culture Zone (FCZ), and accesses to WMS1 and WMS2 were subsequently denied by the tenants of the fish barges. The relocation of WMS1 and WMS2 were approved by IEC and the ER of the Project.

Results and Observations

- 5.11 According to submission of construction works schedule and location plan under the EP of Project, the proposed period of commencement construction work with cofferdam installation / extraction work and during dredging works is April 2023.
- 5.12 Marine construction was not commenced within the reporting month; hence no water quality monitoring was conducted.
- 5.13 Refer to Sections 5.2.10 and 5.2.11 of approved EM&A Manual, construction phase site inspection for water quality mitigation measures and check the contractor's work practice on water pollution prevention during construction phase has been conducted during weekly site audit.
- 5.14 During the weekly site audit of this reporting month, no non-conformance water pollution was identified / observed in the commencement works area.



6. WASTE MANAGEMENT

- 6.1 As advised by the Contractor, 7.3 m³ of inert C&D material was generated in the reporting month. For C&D wastes, 0 m³ of general refuse was disposed of at NENT landfill, 0 kg waste were collected by recycling contractors, and 0 kg of chemical wastes was collected by licensed Contractors in the reporting period.
- 6.2 The actual amounts of different types of waste generated by the activities of the Project in the reporting period are shown in **Table 6-3**, the detailed monthly summary of waste flow is detailed in **Appendix K**.

Table 6-3 Summary of Waste Flow Table

| Waste Type | Quantity | Disposal/ Reuse Locations |
|--------------------------------|--------------------|-----------------------------|
| Inert C&D Waste Disposed as | 7.3 m ³ | Tseung Kwan O Area 137 Fill |
| Public Fill | | Bank (TKO137FB). |
| C&D Wastes Disposed as General | 0 m ³ | North East New Territories |
| Refuse | | (NENT) |
| Recycle Materials | 0 kg | Recycling Facilities |
| General Refuse | 0 kg | North East New Territories |
| | | (NENT) |
| Chemical Waste | 0 kg | Licensed Contractors |

6.3 During regular site auditing, the mitigation measures proposed in the Implementation Schedule of the Environmental Mitigation Measures (EMIS) in the approved EIA report of the Project has been effectively implemented in the commenced works area. No adverse waste impact was observed from the construction works in reporting month.



7. ENVIRONMENTAL SITE INSPECTION AND AUDIT

Site Inspection

- 7.1 Site inspections were carried out by ET on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. Key observations were recorded in the site inspection checklist and passed to the Contractor together with the appropriate recommended mitigation measures where necessary.
- 7.2 In the reporting period, 4 site inspections were carried out on 2, 9, 16 and 23 February 2023. No noncompliance was recorded during the site inspection. Details of observations recorded during the site inspections are presented in **Table 7-1**.

| Date | Parameters | Observations and Recommendations | Action was taken by the |
|----------|---------------|--|-----------------------------|
| | | | contractor |
| 2 | Water Quality | Reminder | Follow up Reminder |
| February | | Reminder 1: The contractor is reminded to | Item 1: Filtering materials |
| 2023 | | provide remedial measures continuously for | have been replaced to |
| | | Sedimentation Tank in PTO 017. | improve the sedimentation |
| | | | effectiveness in the tank. |
| | | Reminder 2: The contractor should provide | (Item Closed) |
| | | sedimentation tank facilities for PTO-021. All | |
| | | discharged water shall pass thru | Item 2: The pipe has been |
| | | sedimentation facilities before discharging to | removed (Item Closed) |
| | | the storm water drains. | |
| 9 | Water Quality | Observation | Follow up Observation |
| February | | Observation 1: The contractor is reminded to | Item 1: Filtering materials |
| 2023 | | provide remedial measures continuously for | have been replaced to |
| | | Sedimentation Tank in PTO 017. | improve the sedimentation |
| | | | effectiveness in the tank. |
| | | Observation 2 : The contractor should provide | (Item Closed) |
| | | sedimentation tank facilities for PTO-021 or | |
| | | remove the pipes to avoid direct discharge. | Item 2: The pipe has been |
| | | | removed (Item Closed) |
| 23 | N/A | No particular findings during inspection | N/A |
| February | | | |
| | | | 1 |

Table 7-1 Observations and Recommendations in the Reporting Month



| EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | | 26 |
|---|--|---------------|
| | | EMA2204/03/11 |
| Monthly EM&A Report | | 01 |
| Monthly EMAA Report | | Mar 23 |

| Date | Parameters | Observations and | Recommendations | Action was taken by the contractor |
|----------------------|-------------------|----------------------------|----------------------|------------------------------------|
| No adverse o period. | bservation was ic | lentified in the reporting | Noise Impact | |
| No adverse o period. | bservation was ic | lentified in the reporting | Ecology | |
| No adverse o period. | bservation was ic | lentified in the reporting | Fisheries | |
| No adverse o period. | bservation was ic | lentified in the reporting | Built Heritage | |
| No adverse o period. | bservation was ic | lentified in the reporting | Landscape and Visual | Impact |
| No adverse o period. | bservation was ic | lentified in the reporting | Miscellaneous | |

7.3 The joint site inspection was carried out by IEC on 16 February 2023. A total of 2 observations and were recorded during the joint site inspection. The rectification action was taken by the contractor and inspected by ET on 23 February 2023. Details of observations recorded and a reminder during the surprise site inspections and the joint site inspection are presented in Table 7-2.

| Parameters | Date | Observations and | Action taken by contractor |
|------------|---------------|--------------------------------------|----------------------------------|
| | | Recommendations | |
| 16 | Water Quality | Observation | Follow up Observation |
| February | / General | Observation 1: According to the | Item 1: The silt curtain at the |
| 2023 | | approved EP condition 2.13 – Silt | seashore has been removed |
| | | Curtain & Cofferdam Deployment | (Item Closed) |
| | | Plan (Issue 7), the contractor | |
| | | should ensure the silt curtain | Item 2: The electrical generator |
| | | temporarily installed at the | has been removed. (Item |
| | | seashore remains intact and | Closed) |
| | | effective and provide the updated | |
| | | visual inspection checklist for silt | |
| | | curtain on a weekly basis | |
| | | | |

| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage | Page | 27 |
|----------|--|------|---------------|
| | Works at Po Toi O | Ref# | EMA2204/03/11 |
| <u> </u> | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |

| Parameters | Date | Observations and | Action taken by contractor |
|------------|------|-----------------------------------|----------------------------|
| | | Recommendations | |
| | | Observation 2: The NRMM label | |
| | | on the mobile generator has | |
| | | faded. The Contractor shall affix | |
| | | a new NRMM label on the | |
| | | generator | |

Status of Environmental Licenses, Notification and Permits

7.4 The environmental licenses and permits for the Project and valid in the reporting period are summarized in **Table 7-3**.

| License/ Notification/ Permit | Reference No. | Valid Period | |
|---------------------------------|---------------|-------------------|----------------|
| | | From | То |
| Environmental Permit | EP-516/2016 | 27 January 2017 | End of Project |
| Construction Dust Notification | 458613 | 3 August 2020 | N/A |
| Under APCO | | | |
| Wastewater Discharge License | WT00038707- | 3 November 2021 | 31 August 2026 |
| | 2021 | | |
| Chemical Waste Producer | 5213-820- | 23 September 2020 | N/A |
| Registration | C3510- | | |
| | 18 | | |
| Billing Account for Disposal of | WFG22785 | 17 August 2020 | N/A |
| Construction Waste | | | |

Table 7-3 Status of Environmental License, Notification and Permit

Implementation Status on Environmental Protection Requirements

7.5 The Implementation Schedule of the Environmental Mitigation Measures (EMIS) of the reporting period is summarized in **Appendix L**. The implementation of the key mitigation measures during the reporting period is presented in **Appendix M**.



Summary of Complaints, Notification of Summons, Successful Prosecutions and Public Engagement Activities

- 7.6 No complaints, notification of summons and successful prosecution was received in the reporting period. No public engagement activities were conducted in the reporting period.
- 7.7 Statistics on complaints, notifications of summons, successful prosecutions and public engagement activities are summarized in **Appendix N**.



8. FUTURE KEY ISSUES

CONSTRUCTION PROGRAMME FOR THE UPCOMING REPORTING MONTH

- 8.1 Major activities in the upcoming month:
 - a. Construction of village sewer;
 - b. Slope works.
 - c. Construction of temporary working platform.

Reinstatement Works Key Issues for the Upcoming Reporting Month

- 8.2 Potential environmental impacts due to the construction activities, including air quality, noise, water quality, waste, landscape and visual, will be monitored or reviewed. The ET will continue to implement the environmental monitoring & audit programme in accordance with the EM&A Manual and Environmental Permit requirement. The recommended environmental mitigation measures shall be implemented on site and regular inspections as required will be carried out to ensure that the environmental conditions are acceptable.
- 8.3 The anticipated impact of major work activities within the site and the recommended mitigation measures are shown in **Appendix M**.

Monitoring Schedule for the Coming Month

8.4 The tentative schedule for environmental monitoring in March 2023 is provided in **Appendix F**.



9. CONCLUSION

General

9.1 This Report Summarized the Monitoring Results and Audits Findings of the EM&A Programme Under the EP of The Project and In Accordance with the EM&A Manual During the Reporting Period Of 1 February 2023 to 28 February 2023.

Environmental Impact Monitoring

9.2 No Action or Limit Level exceedance of construction air quality, noise was recorded in the reporting month. No air quality complaints and noise complaints during 0700 – 1900 hours on normal weekdays were received in the reporting month.

Environmental Site Inspections

9.3 The environmental site inspections were carried out in the reporting month. Recommendations on remedial actions were given to the contractors for the deficiencies identified during the site inspection. The contractor had been follow-up the recommendations on the remedial action accordingly.

Complaint Log

9.4 There was no complaint received in relation to the environmental impact during the reporting period.

Reporting Changes

9.5 No report changes in this reporting period.


Notifications of Summons and Successful Prosecutions


9.6 There was no notification of summons and successful prosecution was received in the reporting period.




| EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | | - |
|---|--|---------------|
| | | EMA2204/03/11 |
| Monthly EM&A Report | | 01 |
| | | Mar 23 |

FIGURE 2-1 – LAYOUT PLAN OF THE CAPTIONED PROJECT












FIGURE 3-1 PROPOSED AIR QUALITY AND NOISE MONITORING STATIONS LOCATIONS







FIGURE 5–1 LOCATIONS OF WATER QUALITY IMPACT MONITORING STATIONS






| EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage | Page | A-1 |
|--|------|---------------|
| Works at Po Toi O | Ref# | EMA2204/03/11 |
| Monthly EM&A Report | Rev. | 01 |
| | Date | Mar 23 |

APPENDIX A – PROJECT ORGANIZATION CHART

| | ED 540/2040 - Dart Chalter Couverage Stars? - Couverage Works at Da Tai O | Page | A-2 |
|-----|---|------|---------------|
| SGS | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| | Monthly EM&A Report | Rev. | 01 |
| | | | Mar 23 |




| | ED 516/2016 Davit Shaltar Sawaraga Stage? Sawaraga Warks at Da Tai O | Page | A-3 |
|-----|--|------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| JUD | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |

Contract No.: DC/2019/09

Provision of Village Sewerage in Sai Kung

Environmental Organization Chart for Po Toi O



Date : 28-Feb



| EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage | Page | B-1 |
|--|------|---------------|
| Works at Po Toi O | Ref# | EMA2204/03/11 |
| Monthly EM&A Report | Rev. | 01 |
| | Date | Mar 23 |

APPENDIX B – CONSTRUCTION PROGRAMME

| jeet H | rovision of Village Sewerage in Sai Kung | | | | | Provisio | n of Village Se Contract No: D Works Program | partment of HKSAF werage in Sal Kung XX/2019/09 me for PTO | g | | | | | | | | | | | Date: |
|--------|---|------------------------|----------------------|------------------------------|----------------|---------------|--|---|----------|-------|------------|-------------|----------|----------|----------|----------|----------|----------|---------|-------|
| i I | ask Name | Duration | Starting Date | of Date | | 2021年 | | | | 2022年 | | | | 2023年 | | | | 2024年 | | |
| ł, | ection 2 - Village Sewerage Works at Po Toi O and PTOSTP | 1190 days | 2020/7/24 | n 121 034 2024/7/24 | 第三章 第四章 | 第一季 | 第二季 | 第三季 | 第四季 | 第一季 | 第二季 | 第三季 | 第四季 | 第一季 | 第二季 | 第三季 | 第四季 | 第一季 | 第二季 | 第三季 |
| P | ection 2 - Village Sewerage Works at Po Toi O and PTOSTP Po Toi O Sewage Treatment Plant (PTOSTP) | 1190 days 1190 days | 2020/7/24 2020/7/24 | 0% 2024/7/24 | - | | | | | | | | | | | | | | | |
| t | To Toto Schage Traducti Tan (TOSTT) | 1170 0495 | | 0.00000000 | • | | | | | | | | | | | | | | | |
| t | Liaise with the village representative works to ensure the possession of construction site | 75 days | 2020/7/24 | 0% 2020/10/21 | | _ | | | | | | | | | | | | _ | | |
| | Lasses wan ne vange representative works to ensure the possession of construction sate Preparation works (i.e. TMLG meetings; Application for traffic advice for suspension of existing parking slot; Re-provision of existing RCP, etc.) | 231 days | 2020/7/24 | 0% 2021/4/29 | | _ | | | | | | | | | | | | | | |
| | Re-provision of existing RCP, etc.) | | | | | | | | | | | | | | | | | | | |
| 1 | Environmental submissions Possession of site (Access Date: 22nd October 2020) | 231 days 1 day | 2020/7/24 2020/10/22 | 0% 2021/4/29 | | _ | | | | | | | | | | | | _ | | |
| | Installation of site (Access Date: 22nd October 2020) | 50 days | 2020/10/22 | 0% 2020/10/22 | <u> </u> | _ | | | | | | | | | | | | _ | | |
| ÷ | Mobilization of plant and equipment | 10 days | 2020/10/23 | 0%2020/12/21 | | - <u>x</u> | | | | | | | | | | | | _ | | |
| ÷ | Site clearance | 95 days | 2021/1/6 | 0% 2021/4/29 | | | | | | | | | | | | | | _ | | |
| ÷ | Initial survey, UU detection and permit-to-dig | 95 days | 2021/1/6 | 0% 2021/4/29 | | * | | | | | | | | | | | | | | |
| t | | | | | | | | | | | | | | | | | | _ | | |
| t | Preparation for geotechnical submissions | 7 days | 2021/4/30 | 0% 2021/5/8 | | | 5. | | | | | | | | | | | | | |
| Т | | | | | | | | | | | | | | | | | | | | |
| 1 | Liaison with PTO VR | 35 days | 2021/5/10 | 0% 2021/6/21 | | | | _ | | | | | | | | | | | | |
| | Preparation and installation of rock fall fencing | 105 days | 2021/6/22 | 0% 2021/10/26 | | | | | <u> </u> | | | | | | | | | | | |
| ÷ | | | 2021/10/27 | 0% 2022/3/22 | | | | _ | - | | _ | | | _ | | | | | | |
| T | Slope cutting (Total 2850 m3 solid materials to be removed, i.e. about 4275 m3 lossen materials. 23 8m3 lossen materials to be removed per day, i.e. 4 trips of dumping per day)(installation of silt curtain at the outlet | 120 days | 2021/10/27 | 0% 2022/3/22 | | | | | | _ | - 1 | | | | | | | | | |
| 1 | of the box culvert) | | | | | | | | | | 1 | | | | | | | | | |
| Ŧ | Installation of rock dowl (include drilling, rebar installation and groating, etc.) | 34 days | 2022/3/23 | 0% 2022/5/5 | | | | | | | Č | | | | | | | | | |
| | Construction of anchorages for flexible barrier | 34 days | 2022/5/6 | 0% 2022/6/16 | | | | | | | | 2 | | | | | | | | |
| 1 | Installation of flexible barriers | 30 days | 2022/6/17 | 0% 2022/7/22 | | | | | | | | <u> </u> | | | | | | | | |
| 1 | | | | | | | | | | | | 1 | | | | | | | | |
| ŧ | Installation of sheetpile Excavation from +13.25 Mpd to -1.20 Mpd (Total 2150 m3 solid materials to be removed, i.e. about 3225m3 | 25 days | 2022/7/23 | 0% 2022/8/20 | | | | | | | | | | _ | | | | | | |
| | Excavation from +13.25 Mpd to -1.20 Mpd (Total 2150 m3 solid materials to be removed, i.e. about 3225m3 loosen materials. 23.8m3 loosen materials to be removed per day, i.e. 4 trips of dumping per day) | 105 days | | | | | | | | | | C | | 1 | | | | | | |
| ÷ | Plate load test | 12 days | 2022/12/28 | 0% 2023/1/11 | | | | | | - | | | | b | | | | | | |
| t | Construction of raft footing | 40 days | 2023/1/12 | 0% 2023/3/2 | | | | | | | | | | 1 Ch | | | | | | |
| ł | Construction of basement (below +13.25 mPD) | 45 days | 2023/3/3 | 0% 2023/4/28 | | | | | | | | | | | <u> </u> | | | | | |
| 1 | | | | | | | | | | | | | | | 1 | | | | | |
| | Construction of R.C. walls at 1st Floor | 55 days | 2023/4/29 | 0% 2023/7/6 | | | | | | | | | | | | → | | | | |
| 1 | Construction of rooflop (below + 17.75 mPD) External Finishes | 55 days | 2023/7/7 | 0% 2023/9/8 | | | | | | | | | | | | | _ | | | |
| Į. | External Finishes Internal Finishes (incl. installation of Door & Window etc.) | 110 days | 2023/9/9 2023/9/9 | 0% 2024/1/22 | | | | _ | | | | | | _ | | | Ç | | | |
| ł | Internal Finishes (incl. installation of Door & Window etc.) Landscape works & other associated works | 110 days 797 days | 2023/9/9 2021/6/22 | 0% 2024/1/22 0% 2024/2/26 | | | | + | | | | | | | | | L | | | |
| ÷ | Landscape works & other associated works | 797 days | 2021/6/22 | 076/2024/2/26 | | _ | | | | 1 | | | | - | | | | | | |
| ÷ | E&M works | 292 days | 2023/4/29 | 0% 2024/4/23 | | | | | | | | | | | | | | _ | | |
| ÷ | T&C (Stage 1) + T&C (Stage 2) | 223 days | 2023/7/24 | 0% 2024/4/23 | | | | | | | | | | | · · · · | 6 | | | | |
| | T&C (Stage 3) | 75 days | 2024/4/24 | 0% 2024/7/24 | | _ | | | | | | | | | | | | | | - 1 |
| т | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | |
| Ŧ | Construction of PTO Village Sewerage | 1179 days | 2020/7/24 | 0% 2024/7/11 | v | | | | | | | | | | | | | _ | | |
| Т | Liaise with the village representatives | 90 days | 2020/7/24 | 0% 2020/11/9 | | | | | | | | | | | | | | | | |
| 1 | Initial survey and photo-taking | 90 days | 2020/8/26 | 0% 2020/12/11 | | 3 | | | | | | | | | | | | | | |
| 1 | UU Detection and application for permit-to-dig | 90 days | 2020/9/21 | 0% 2021/1/9 | | | | | | | | | | | | | | | | |
| 1 | Trial pit excavation (Access Date of PTO-B1-01: 22nd Oct 2020) | 90 days | 2020/10/22 | 0% 2021/2/8 | | | | | | | | | | _ | | | | | | |
| ÷ | Trial pit excavation (Access Date of PTO-B1-01: 22nd Oct 2020) | 90 days | 2020/10/22 | 0%2021/2/8 | | | | | | | | | | _ | | | | _ | | |
| ÷ | Producing Layout plans showing the loction of terminal manholes, timber box and alignment of sewers and | 83 days | 2020/11/17 | 0% 2021/2/27 | | | | | | | | | | | | | | _ | | |
| | other associated preparation works | ao aays | 2020/11/17 | 076202112121 | | | | | | | | | | | | | | | | |
| T | | | | | | | | | | | | | | | | | | | | |
| | Liaison with PTO VR | 83 days | 2021/3/1 | 0% 2021/6/7 | | - 2 | | 3 | | | | | | | | | | | | |
| _ | | | | | | | | | | | | | | | | | | | | |
| | PTO-SW-01 (Open Trench, 18 nos. manholes (170m), and rising main(CH2+53.81 - CH4+36.66) | 316 days | 2021/6/8 | 0% 2022/6/30 | | | | | | | | | | | | | | | | |
| ł | Landscape works for PTO-SW-01 | 316 days | 2021/6/8 | 0% 2022/6/30 | | | | ¢ | | | | - \$ | | | | | | | | |
| ÷ | PTO-SW-02 (Open Trench, 16nos. Manhole(145m), and a Section of Rising Main) | 263 days | 2022/7/2 | 0% 2023/5/20 | • | | | | | | | | | | | | | _ | | |
| + | Landscane works for PTO-SW-02 | 263 days | 2022/7/2 | 0% 2023/5/20 0% 2023/5/20 | | | | | | - | | - | | | | | | | | |
| t | Landscape works for PTO-SW-02 | | | | ſ | | | | | | | * | | | v | | | | | |
| ÷ | PTO-SW-03 (Open Trench, 25 nos., Length: 360m) | 390 days | 2022/7/2 | 0% 2023/10/21 | 1 | | | | | - | | | | | | | | | | |
| t | Landscape works for PTO-SW-03 | | | | | | | | | - | | · | | | | | | | | |
| ł | | | | | | | | | | | | | | - | | | - | | | |
| T | PTO-Treachless-01 (Treachless, (Length: 75m) and related Rising Main) | 237 days | 2022/7/2 | 0% 2023/4/19 | | | | | | | | - | | - | - | | | | | |
| 1 | Landscape works for PTO-Trenchless-01 | 237 days | 2022/7/2 | 0% 2023/4/19 | | | | | | | | - | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | |
| 1 | PTO-Trenchless-02 (Trenchless, (Length: 100m) and related Rising Main) | | | 0% 2024/4/10 | [| | | | | | | | | | - | | | | | |
| + | Landscape works for PTO-Trenchless-02 | 289 days | 2023/4/20 | 0% 2024/4/10 | 1 | | | | | | | | | | | | | | | |
| ł | Testing of PTO Village Sewerage | 75 days | 2024/4/11 | 0% 2024/7/11 | | _ | | | | | | | | | | | | | | |
| ÷ | resting or PTO village Sewerage | /5 days | 2024/4/11 | 0% 2024/7/11 | | _ | | | | - | | | | | | | | | - | |
| + | | | - | | | | | | | | | | | | | | | | | |
| $^{+}$ | Submarine Outfall by HDD Method with Colferdam | 471 days | 2022/11/11 | 0% 2024/6/17 | 1 | | | | | | | | | | | | | | | -0 |
| | | | | | | | | | | | | | - | | | | | | | • |
| t | Installation of silt curtain near the rocky shore and construction of cofferdam for entry pit | 81 days | 2022/11/11 | 0% 2023/2/20 | 1 | | | | | | | | HC. | } | | | | | | |
| t | Horizontal Directional Drilling | 225 days | 2023/2/21 | 0% 2023/11/22 | | | | | | | | | | Ě | | | h | | | |
| 1 | Construction of Cofferdam (include installation of silt curtain around the cofferdam) | 90 days | 2023/8/7 | 0% 2023/11/22 | | | | | | | | | | | | 9 | , | | | |
| 1 | Construction of diffuser manifold | 65 days | 2023/11/23 | 0% 2024/2/9 | | | | | | | | | | | | | 2 | <u> </u> | | |
| T | Removal of cofferdam at both the manifold and the entry pit (including removal of silt curtain after removal of cofferdam) | 25 days | 2024/2/14 | 0% 2024/3/13 | | | | | | | | | | | | | | E E | | |
| ÷ | cotlerdam) Landscape works | 396 days | 2022/11/11 | 0% 2024/3/13 | 1 | | | | | | | | | | | | | | - | |
| ÷ | same serve to the | | | | li | | | | | | | | n | | | | | | - | |
| ÷ | Testing of Submaine Outfall | 75 days | 2024/3/14 | 0% 2024/6/17 | : | | | | | - | | | | - | | | | | | -9 |
| ÷ | | | | | ٢ | | | | | | | | | | | | | | • | - |
| t | Completion of Section 2 | 0 days | 2024/7/11 | 0% 2024/7/11 | | | | | | | | | | | | | | | | |
| Ť | | | | | | | | | | | | | | 1 | | | | | | |
| | | | | | | | | | | | | | | | | | | | | |
| ī | ncrzonawie Selit | | | 6 | Project Sume | | | | | | Mana | ٥ | | | | | | | | |
| e 🗖 | DC/2019/09 Task Split , pt 2021 Project Guide: Critical Task Progens = | | Milestone | e | 1 Toplet Onlin | nary 🔍 | | Split | | | Milestone | | | | | | | | | |
| ç | et 2021 Project Guide: Critical Task Progress | | Summery | | | Critical Task | | Progress | | 1 | Commercy | - | | | | | | | | |



| EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage | Page | C-1 |
|--|------|---------------|
| Works at Po Toi O | Ref# | EMA2204/03/11 |
| Monthly EM&A Report | Rev. | 01 |
| | Date | Mar 23 |

APPENDIX C – METEORLOGICAL DATA

| | ED 540/2040 Dert Chelter Coursenes Stars? Coursenes Works at De Tai O | Page | C-2 |
|-----|--|------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| 000 | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |


| | | | | Hong Kong C | bservatory | | | | King's Park | Waglan Isla | and^ |
|---------------------------|-------------------|--------------------------------|------------------|--------------------------------|----------------------------|-------------------------------|---------------------------|------------------|----------------------------------|--|---------------------------|
| | Mean | Air | Temperate | ure | | | Mean | Total | | | |
| Day | Pressure (hPa) | Absolute Daily Max (deg. C) | Mean (deg. C) | Absolute Daily Min (deg. C) | Mean Dew Point (deg. C) | Mean Relative Humidity (%) | Amount of Cloud (%) | Rainfall (mm) | Total Bright Sunshine (hours) | Prevailing Wind Direction (degrees) | Mean Wind Speed (km/h) |
| 01 | 1015.6 | 23.7 | 19.9 | 17.8 | 15.8 | 77 | 59 | 0.0 | *** | *** | *** |
| 02 | 1018.2 | 21.2 | 19.4 | 17.9 | 15.2 | 77 | 56 | 0.0 | *** | *** | *** |
| 03 | 1018.6 | 19.9 | 17.9 | 16.7 | 13.6 | 76 | 88 | 0.0 | *** | *** | *** |
| 04 | 1017.4 | 19.1 | 17.4 | 16.6 | 14.2 | 81 | 88 | 0.4 | *** | *** | *** |
| 05 | 1016.0 | 19.3 | 17.9 | 16.8 | 15.0 | 83 | 88 | Trace | *** | *** | *** |
| 06 | 1014.6 | 21.1 | 19.2 | 17.9 | 16.6 | 85 | 88 | 0.1 | *** | *** | *** |
| 07 | 1015.4 | 24.8 | 21.0 | 18.8 | 17.9 | 83 | 74 | Trace | *** | *** | *** |
| 08 | 1017.1 | 20.1 | 18.5 | 17.2 | 15.8 | 84 | 88 | Trace | *** | *** | *** |
| 09 | 1016.3 | 23.5 | 19.5 | 16.9 | 16.5 | 83 | 83 | 0.1 | *** | *** | *** |
| 10 | 1014.9 | 24.2 | 21.2 | 19.5 | 18.9 | 87 | 86 | 0.1 | *** | *** | *** |
| 11 | 1014.6 | 20.2 | 18.7 | 17.8 | 17.6 | 93 | 92 | 0.9 | *** | *** | *** |
| 12 | 1013.9 | 21.1 | 19.9 | 18.7 | 19.1 | 95 | 88 | Trace | *** | *** | *** |
| 13 | 1013.7 | 26.1 | 22.3 | 19.5 | 20.2 | 88 | 73 | Trace | *** | *** | *** |
| 14 | 1018.8 | 20.7 | 18.5 | 16.6 | 11.4 | 64 | 84 | 0.0 | *** | *** | *** |
| 15 | 1023.5 | 20.3 | 16.3 | 13.1 | 8.4 | 60 | 42 | 0.0 | *** | *** | *** |
| 16 | 1024.7 | 19.9 | 16.8 | 14.5 | 9.3 | 62 | 83 | 0.0 | *** | *** | *** |
| 17 | 1021.2 | 24.0 | 18.7 | 15.6 | 13.0 | 70 | 32 | 0.0 | *** | *** | *** |
| 18 | 1018.2 | 25.1 | 21.0 | 18.0 | 14.6 | 67 | 73 | 0.0 | *** | *** | *** |
| 19 | 1017.6 | 26.6 | 22.8 | 19.8 | 16.4 | 67 | 70 | Trace | *** | *** | *** |
| 20 | 1019.2 | 24.1 | 20.1 | 18.2 | 12.8 | 64 | 58 | 0.0 | *** | *** | *** |
| 21 | 1022.6 | 20.5 | 17.8 | 16.1 | 10.3 | 62 | 48 | 0.0 | *** | *** | *** |
| 22 | 1022.2 | 20.4 | 16.9 | 14.8 | 9.3 | 61 | 13 | 0.0 | *** | *** | *** |
| 23 | 1018.6 | 22.9 | 18.2 | 15.4 | 12.6 | 70 | 21 | 0.0 | *** | *** | *** |
| 24 | 1018.9 | 23.4 | 19.8 | 17.0 | 13.3 | 67 | 13 | 0.0 | *** | *** | *** |
| 25 | 1026.5 | 21.0 | 17.1 | 14.8 | 7.7 | 54 | 32 | 0.0 | *** | *** | *** |
| 26 | 1029.2 | 21.2 | 16.8 | 14.4 | 8.3 | 58 | 39 | 0.0 | *** | *** | *** |
| 27 | 1027.4 | 20.1 | 16.4 | 14.2 | 8.4 | 60 | 8 | 0.0 | *** | *** | *** |
| 28 | 1024.0 | 22.3 | 17.8 | 14.9 | 12.3 | 71 | 25 | 0.0 | *** | *** | *** |
| Mean/Total | 1019.2 | 22.0 | 18.9 | 16.8 | 13.7 | 73 | 60 | 1.6 | *** | *** | *** |
| Climatological Normal? | 1018.7 | 19.4 | 17.1 | 15.3 | 13.2 | 79 | 72 | 38.9 | 101.7 | 060 | 24.2 |

Source:https://www.hko.gov.hk/en/cis/dailyExtract.htm?y=2023&m=02



APPENDIX D – AIR QUALITY MONITORING EQUIPMENT CALIBRATION CERTIFICATES






Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after five-point calibration.

The Dust Trak Monitor complies * / does not comply * with the internal calibration procedures and is deemed acceptable */ unacceptable * for use.

Calibrated by :

Chan Ching-Fung (Technician)

Checked by Guy, Kong ina Ki (Laboratory Manager)




The Dust Trak Monitor complies * / does not comply * with the internal calibration procedures and is deemed acceptable */ unacceptable * for use.


Calibrated by :

Fw Ip Chun-Fui (Technician)


Checked by Guy, Kong Ping Ki (Laboratory Manager)



D-4



| | | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage | Page | D-6 |
|--|--|--|---|--|
| Date Mar 23 Date Mar 23 | | | | EMA2204/03/ |
| Date Mar 23 | | Manthly EM® A Danast | Rev. | 01 |
| <image/> <text><text><text><text><text><text><text><text><text><text></text></text></text></text></text></text></text></text></text></text> | | | Date | Mar 23 |
| of Date MonitorManufacturerSIBATA (LD-3B)Date of Calibration: 16 December 2022Serial No.: 155331 (ET/EA001/09)Calibration Due Date: 15 February 203Method: 16 Parallel measurement (Five-point calibration) by placing the Dust Monitor:Method: 19 Parallel measurement (Five-point calibration) by placing the Dust Monitor:Results: Date Monitor (CPM)100 100 100 100 100 100 100 100 100 100 | | TS-TESTCONSULT LTD. | Veristrong Industrie 34-36 Au Pui War Fo Tan, Hong i T: +852 2695 F: +852 2695 E: et@ets-testcor | i Cantre, Street, Kong 3316 3944 suit.com |
| Serial No. : 155331 (ET/EA/001/09) Calibration Due Date : 15 February 2023 Method :: Parallel measurement (Five-point calibration) by placing the Dust Monitor and High Volume Air Samper together under the same environmental condition Results :: Dust Monitor (CPM) 40 82 151 187 248 TSP (ug/m ³) :: 175P (ug/m ³) Calibration Due Date :: 15 February 2023 Output: Monitor (CPM) High Volume Air Sampler Serial No.: 9795 Calibration Due Date: 31 December 2022 Output: Monitor (ET/EA/001/09) Image: Serial No.: 9795 Calibration Due Date: 31 December 2022 Output: Serial No.: 9795 Calibration of Dust Monitor (ET/EA/001/09) Image: Serial No.: 9795 Parallel R ² = 0.9992 Image: Serial No.: 9795 Parallel R ² = 0.9992 Parallel R ² = 0.9992 Image: Serial No.: 9795 Parallel No.: 9795 Parallel No.: 9795 Image: Serial No.: 9795 Parallel No.: 9795 Parallel No.: 9795 Image: Serial No.: 9795 Parallel No.: 9795 Parallel No.: 9795 Image: Serial No.: 9795 Parallel No.: 9795 Parallel No.: 9795 Image: Serial No.: 97992 Parallel | Manufactures | of <u>Dust Monitor</u> | ombor 2022 | |
| Method Parallel measurement (Five-point calibration) by placing the Dust Monitor and High Volume Air Samper together under the same environmental condition Results Dust Monitor (CPM) 40 82 151 187 248 TSP (ug/m ³) 51 103 196 236 310 High Volume Air Sampler Serial No.: 9795 Calibration Due Date: 31 December 2022 Calibration of Dust Monitor (ET/EA/001/09) y = 0.7984x = 1:4814 + Dust Monitor (CPM) Parallel measurement (Five-point calibration of Dust Monitor (ET/EA/001/09) + Dust Monitor (CPM) | | | | |
| and High Volume Air Samper together under the same environmental condition Results $\frac{Dust Monitor (CPM)}{\frac{100}{159} (ug/m^3)} + \frac{40}{51} + \frac{82}{103} + \frac{187}{248} + \frac{248}{310} + \frac{1103}{196} + \frac{248}{236} + \frac{1103}{196} + \frac{1103}{236} + $ | | | uary 2023 | _ |
| $\frac{TSP (ug/m^3)}{High Volume Air Sampler Serial No.: 9795} \frac{51}{Calibration Due Date: 31 December 2022}$ | Method : | 그는 사람이 있는 것은 것은 것은 것은 것을 하는 것을 수 있는 것을 것을 수 있는 것을 수 있는 것을 것을 하는 것을 것을 수 있는 것을 것을 수 있다. 것을 | n | |
| High Volume Air Sampler Serial No.: 9795 Calibration Due Date: 31 December 2022 Calibration of Dust Monitor (ET/EA/001/09) 0 <td>Results :</td> <td></td> <td></td> <td></td> | Results : | | | |
| Calibration of Dust Monitor (ET/EA/001/09) | | | | |
| | C 215 165 115 115 15 15 | y = 0.7984x - 1.4814 R ² = 0.9992 • Dust Ma 50 80 100 120 140 160 180 200 220 240 260 280 300 320 340 | onitor (CPM) | |
| | The Dust Trak Mo acceptable */ unac | | 1 | |
| Calibrated by : Chan Ching-Fung (Technician) - END OF REPORT - | acceptable */ unav | Checked by : (an Ching-Fung chnician) | | 5 |




calibration

The Dust Trak Monitor complies * / does not comply * with the internal calibration procedures and is deemed acceptable */ unacceptable * for use.

Ip Chun-Fui (Technician)


Calibrated by :

Checked by Gey, Kong Ping Ki (Laboratory Manager)



The Dust Trak Monitor complies * / does not comply * with the internal calibration procedures and is deemed acceptable */ unacceptable * for use.

0 Calibrated by : Checked by Guy Kong Ping Ki Chan Ching-Fung (Technician) (Laboratory Manager)




acceptable */ unacceptable * for use.

Calibrated by : Ip Chun-Fui

(Technician)


Checked by : Guy Kong Ping Ki

(Laboratory Manager)



MAK, Kei Wai (Assistant Supervisor)

LAU, Chi Leung (Environmental Team Leader)



Calibrated by

MAK, Kei Wai (Assistant Supervisor)


Nav

- END OF REPORT -


Checked by 3

LAU, Chi Leung

(Environmental Team Leader)



| CCC | EP-516/2016 - Port Shelter Sewerag Works at Po Toi | | Page Ref# | D-13 EMA2204/03/1 |
|----------------------|---|-------------------------------|---|--------------------------------------|
| 343 | Monthly EM&A Re | port | Rev. | 01 |
| | | | Date | Mar 23 |
| | | | 8/F Block B, | |
| | 業德勤測試顧問有 S-TESTCONSU TEST REPOR | | Islarong Inclustina -36 Au Pul Wan S Fo Tan, Hong Ko T: +852 2895 83 F: +852 2695 35 F: +852 2695 35 eliĝets-testoons www.ets-testoons | itreet, ng 18 44 ult.com |
| | of <u>High Volume Air Sa</u> | mpler | | |
| Manufacturer | Graseby GMW Date | of Calibration : 29 D | ecember 20 | 22 |
| Serial No. | 1180 (ET/EA/003/04) Cali | bration Due Date : 28 Fe | ebruary 2023 | 3 |
| Method | Based on Operations Manual for the 5-point manufactured by Tisch TE-5025 A | calibration using standard ca | alibration kit | |
| Results | Flow recorder reading (cfm) | 55 49 44 | 35 | 26 |
| | Qstd (Actual flow rate, m ³ /min) | 1.68 1.55 1.35 | 1.13 | 0.83 |
| | Pressure: 768.81 mm Hg | Temp. : 288 | К | |
| Ĵ, 60 | Sampler 1180 Calibration Site: Tuen Mun (TM-R | | | |
| 60 55 50 50 | y = 33.781x - 2.3733 R ² = 0.9959 | - | | |



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies* / does not comply* with the specified requirements and is deemed acceptable* / unacceptable * for use.


Juno their Luli

Calibrated by:

Checked by (Environmental Team Leader)

MAK, Kei Wai (Assistant Supervisor)

| EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage | Page | D-14 |
|--|------|---------------|
| Works at Po Toi O | Ref# | EMA2204/03/11 |
| Monthly EM&A Report | Rev. | 01 |
| | Date | Mar 23 |



Tisch Environmental, Inc. 145 South Miami Avenue

Village of Cleves, OH 45002

www.tisch-env.com TOLL FREE: (877)263-7610 FAX: (513)467-9009



APPENDIX E – METHODOLOGY FOR CORRELATION CALCULATION BETWEEN POTABLE LASER DUST METER AND HIGH-VOLUME SAMPLER



Correlation between Portable laser dusty meter and High-volume Sampler Methodology

Correlation results between the direct reading meter and High-Volume Sampler

High – Volume Sampler Calibration

The specification, a sample of calibration certificate and certificate of comparison check with High volume sampler of the proposed air quality monitoring equipment listed in Table 2.1 are attached in appendix.

The High-Volume air sampler calibration procedure based on the requirement of manufacturer is shown below.

- a. Disconnect the sampler motor from the mass flow controller and connect the motor to a stable AC power source.
- b. Mount the calibrator orifice and top loading adapter plate to the sampler. A sampling filter is generally not used during this procedure. Tighten the top loading adapter hold down nuts securely to ensure that no air leaks are present.
- c. Allow the sampler motor to warm up to its normal operating temperature
- d. (approximately 10-15 minutes).
- e. Conduct a leak test by covering the hole(s) on top of the orifice and pressure tap on the orifice with your hands. Listen for a high-pitched squealing sound made by escaping air. If this sound is heard, a leak is present and the top loading adapter hold-down nuts need to be re-tightened. If the sound is lower, the leak is near one of the other gaskets in the system. Avoid running the sampler for longer than 30 seconds at a time with the orifice blocked to avoid overheating the motor. Do not perform this leak test procedure with a manometer connected to the side tap on the calibration orifice or the blower motor. Liquid from the manometer could be drawn into the system and cause motor damage
- f. Connect one side of a water manometer to the pressure tap on the side of the orifice with a rubber vacuum tube. Leave the opposite side of the manometer open to the atmosphere. Note: Both valves on the manometer have to be open for the liquid to flow freely. One side of the 'U' tube goes up the other goes down; add together for the "H2O reading.
- g. A manometer must be held vertically to ensure accurate readings. Tapping the backside of the continuous flow recorder will help to center the pen and provide accurate readings. When using a variable orifice, five flow rates are achieved in this step by adjusting the knob on the variable orifice to five different positions and taking five different reading.



- h. Record the ambient air temperature, the ambient barometric pressure, the sampler serial number, the orifice s/n, the orifice slope and intercept with date last certified, today's date, site location and the operators initial on the attached blank calibration sheet.
- i. An example of a Lead (or TSP) Sampler Calibration Data Sheet has been attached with data filled in from a typical calibration. This includes the transfer standard orifice calibration relationship which was taken from the Orifice Calibration Worksheet that accompanies the calibrator orifice.

Disconnect the sampler motor from its power source and remove the orifice and top loading adapter plate. Re-connect the sampler motor to the electronic mass flow controller.

Since this calibration is for a TSP sampler, the slope and intercept for this orifice uses standard flows rather than actual flows and is taken from the Q standard section of the Orifice Calibration Worksheet. The Q actual flows are only used when calibrating a PM-10 sampler.


The five orifice manometer readings taken during the calibration have been recorded in the column on the data worksheet titled Orifice "H2O. The five continuous flow recorder readings taken during the calibration have been recorded under the column titled I chart.

The orifice manometer readings need to be converted to the standard air flows they represent using the following equation:

 $Qstd = 1/m[Sqrt((H_20)(Pa/760)(298/Ta))-b]$

where:

Qstd = actual flow rate as indicated by the calibrator orifice, m^3/min H₂O = orifice manometer reading during calibration, "H₂O Ta = ambient temperature during calibration, K (K = 273 + °C) 298 = standard temperature, a constant that never changes, K Pa = ambient barometric pressure during calibration, mm Hg 760 = standard barometric pressure, a constant that never changes, mm Hg m = *Qstandard slope of orifice* calibration relationship b = *Qstandard intercept of orifice* calibration relationship.



Once these standard flow rates have been determined for each of the five run points, they are recorded in the column titled Qstd and are represented in cubic meters per minute.

The continuous flow recorder readings taken during the calibration need to be corrected to the current meteorological conditions using the following equation:

IC = I[Sqrt((Pa/760)(298/Ta))]

where:
IC = continuous flow recorder readings corrected to current Ta and Pa
I = continuous flow recorder readings during calibration
Pa = ambient barometric pressure during calibration, mm Hg.
760 = standard barometric pressure, a constant that never changes, mm Hg
Ta = ambient temperature during calibration, K (K = 273 + °C)
298 = standard temperature, a constant that never changes, K

After each of the continuous flow recorder readings have been corrected, they are recorded in the column titled IC (corrected).


Using Qstd and IC (or FLOW (corrected)) as the x and y axis respectively, a slope, intercept, and correlation coefficient can be calculated using the least squares regression method. The correlation coefficient should never be less than 0.990 after a five-point calibration. A coefficient below .990 indicates a calibration that is not linear, and the calibration should be performed again. If this occurs, it is most likely the result of an air leak during the calibration or high wind speed during the calibration procedure.

The equations for determining the slope (m) and intercept (b) are as follows:

m=
$$\frac{\frac{(\sum x)(\sum y)}{\sum xy - n}}{\frac{(\sum x)^2}{\sum x^2 - n}}; \quad b = \overline{y} - m\overline{x}$$

The equation for the coefficient of correlation (r) is as follows:

| 000 | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Page Ref# | E-5 EMA2204/03/11 |
|------------|---|--------------|----------------------|
| 343 | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |



where: n = number of observations $\sum = \text{sum of}$

The acceptable operating flow range of a TSP sampler is 1.1 to 1.7 m3/min (39 to 60 CFM). Looking at the worksheet column Qstd(see page 38), the flow rates that are within this range can be identified along with the chart reading (I) that represents them. For instance, if you wanted to set this sampler at 1.265 m3/min (44.67 CFM) (Make sure the mass flow controller is plugged in and a filter is in place) you would turn the Flow Adjustment screw until the continuous flow recorder read 37 on the chart. By making sure that the sampler is operating at a chart reading (or manometer reading) that is within the acceptable range, it can be assumed that valid TSP data is being collected.

A calibration that has a correlation coefficient of less than .990 is not considered linear and should be re-calibrated. Therefore, if r < 0.990, return all the points or only the point with the greatest deviation and the recalculate.

The 24-hour TSP levels to be measured by direct reading methods, utilising portable Laser Particle Photometer Monitors (Sibata Model LD-3B), in place of High-Volume Sampler (HVS) if HVS experience difficulties in operation during monitoring. It is demonstrated by the previous project experiences, that 24-hour TSP monitoring results collected by direct reading method are comparable to those produced by the high-volume sampling method, to indicate short event impacts. The projects utilising the collection of 24-hour TSP levels data by direct reading methods are shown below.

Project Reference for utilising the collection of 24-hour TSP levels data by direct reading methods

| Project Contract Number | Location | Status |
|-------------------------|--|----------|
| NDO 03/2018 | Road Widening and Retrofitting Noise Barriers on | On-going |
| | Tai Po Road (Sha Tin Section) | |



| NDO 14/2018 | Advance and First Stage Works of Kwu Tung North | On-going |
|-------------|---|----------|
| | and Fanling North New Development Areas | |

Calculation of the value of 24-hour TSP concentration is given by the average of 24 calculated 1-hour TSP concentration, where the calculated 1-hr TSP concentration is given by the product of the direct reading and the K-factor based on the correlation results between the direct reading meter and High-Volume Sampler.

The correlation results between the direct reading meter and High-Volume Sampler shall be review with bimonthly internal calibration. To maintain the correlation with two sets of data (monitoring data from HVS and monitoring data from Portable Laser Particle Photometer Monitors) bimonthly internal calculated are strongly linked together two sets of data.

To protect the dust meter from being damaged and to operate without disturbances or nuisance, temporary barriers shall be erected around the monitoring equipment during the monitoring period. Temporary barriers will be placed approx. 0.5m away from the dust meter.

Maintenance/ Calibration for the High-Volume Sampler (HVS) being correlation

The HVS shall be calibrated bimonthly in accordance to the specification in the manufacturer's manual. The calibration certificates shall be available to the IEC for checking upon request. The validity and accuracy of the HVS shall also be tested against the result by the TE-5025A Calibration Kit periodically, Details of Calibration Cert and Specification for HVS – Graseby GMW and HVS- Calibration Kit TE-5025A are given in Appendix 2-1 and Appendix 2-3.

Graseby GMW is chosen as the HVS for 24-hour TSP monitoring and Tisch TE – 5025A is chosen as the HVS Calibration-Kit for HVS calibration.



APPENDIX F – AIR QUALITY AND NOISE IMPACT MONITORING SCHEDULE



2023 February Air Quality and Noise Impact Monitoring Schedule

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|--|--|--|--|---------------------------|----------|
| 29-Jan | 30-Jan | 31-Jan | 1-Feb | 2-Feb | 3-Feb | 4-Feb |
| | | | 1 hr TSP x 3 24 hr TSP Noise (30 mins) | | | |
| | | | | | | |
| 5-Feb | 6-Feb | 7-Feb | 8-Feb | 9-Feb | 10-Feb | 11-Feb |
| | | 1 hr TSP x 3 24 hr TSP Noise (30 mins) | | | | |
| 12-Feb | 13-Feb | 14-Feb | 15-Feb | 16-Feb | 17-Feb | 18-Feb |
| | 1 hr TSP x 3 24 hr TSP Noise (30 mins) | | | | 1 hr TSP x 3 24 hr TSP | |
| 19-Feb | 20-Feb | 21-Feb | 22-Feb | 23-Feb | 24-Feb | 25-Feb |
| | | | | 1 hr TSP x 3 24 hr TSP Noise (30 mins) | | |
| 26-Feb | 27-Feb | 28-Feb | 1-Mar | 2-Mar | 3-Mar | 4-Mar |
| | | | 1 hr TSP x 3 24 hr TSP Noise (30 mins) | | | |



2023 March Air Quality and Noise Impact Monitoring Schedule

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|--|--|--|--|---------------------------|----------|
| 26-Feb | 27-Feb | 28-Feb | 1-Mar | 2-Mar | 3-Mar | 4-Mar |
| | | | 1 hr TSP x 3 24 hr TSP Noise (30 mins) | | | |
| | | | | | | |
| 5-Mar | 6-Mar | 7-Mar | 8-Mar | 9-Mar | 10-Mar | 11-Mar |
| | | 1 hr TSP x 3 24 hr TSP Noise (30 mins) | | | | |
| 12-Mar | 13-Mar | 14-Mar | 15-Mar | 16-Mar | 17-Mar | 18-Mar |
| | 1 hr TSP x 3 24 hr TSP Noise (30 mins) | | | | 1 hr TSP x 3 24 hr TSP | |
| 19-Mar | 20-Mar | 21-Mar | 22-Mar | 23-Mar | 24-Mar | 25-Mar |
| | | | | 1 hr TSP x 3 24 hr TSP Noise (30 mins) | | |
| 26-Mar | 27-Mar | 28-Mar | 29-Mar | 30-Mar | 31-Mar | 1-Apr |
| | | | 1 hr TSP x 3 24 hr TSP Noise (30 mins) | | | |



| EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage | Page | G-1 |
|--|------|---------------|
| Works at Po Toi O | | EMA2204/03/11 |
| Monthly EM&A Report | Rev. | 01 |
| | Date | Mar 23 |

APPENDIX G – AIR QUALITY MONITORING RESULT

| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Page | G-2 |
|----------|--|------|---------------|
| | | Ref# | EMA2204/03/11 |
| <u> </u> | Monthly EM&A Report | Rev. | 01 |
| | ·········, -··························· | Date | Mar 23 |

2023 Feb 1-hour Monitoring Data

Monitoring Location: AMS1N

| | | | | 1-hour TSP Monitoring | |
|-----------|---------|--------|------------|---------------------------------------|---|
| Date | Weather | | Start Time | Concentration (µg/m ³) | Average Concentration (µg/m ³) |
| | | 1st hr | 9:13 | 74.0 | |
| 1-Feb-23 | Fine | 2nd hr | 10:13 | 77.0 | 76.0 |
| | | 3rd hr | 11:13 | 77.0 | |
| | | 1st hr | 9:13 | 45.0 | |
| 7-Feb-23 | Cloudy | 2nd hr | 10:13 | 48.0 | 46.3 |
| | | 3rd hr | 11:13 | 46.0 | |
| | | 1st hr | 9:29 | 56.0 | |
| 13-Feb-23 | Foggy | 2nd hr | 10:29 | 52.0 | 52.3 |
| | | 3rd hr | 11:29 | 49.0 | |
| | | 1st hr | 9:27 | 27.0 | |
| 17-Feb-23 | Fine | 2nd hr | 10:27 | 29.0 | 29.0 |
| | | 3rd hr | 13:27 | 31.0 | |
| | | 1st hr | 9:43 | 28.0 | |
| 23-Feb-23 | Fine | 2nd hr | 10:43 | 29.0 | 30.0 |
| | | 3rd hr | 13:43 | 33.0 | |
| | | | | Average: | 46.7 |
| | | | | Action Level: | 319 |
| | | | | Limit Level: | 500 |

| | ED 546/2040 Dart Chalter Coursense Store? Coursense Works of Do Toi O | Page | G-3 |
|----------|--|------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| <u> </u> | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |

2023 Feb 1-hour Monitoring Data

Monitoring Location: AMS2N1

| | | | | 1-hour TSP Monitoring | |
|-----------|---------|--------|------------|---------------------------------------|----------------------------------|
| Date | Weather | | Start Time | Concentration (µg/m ³) | Average Concentration (µg/m³) |
| | | 1st hr | 9:22 | 104.0 | |
| 1-Feb-23 | Fine | 2nd hr | 10:22 | 103.0 | 105.0 |
| | | 3rd hr | 11:22 | 108.0 | |
| | | 1st hr | 9:25 | 90.0 | |
| 7-Feb-23 | Cloudy | 2nd hr | 10:25 | 87.0 | 89.0 |
| | | 3rd hr | 11:25 | 90.0 | |
| | | 1st hr | 9:38 | 132.0 | |
| 13-Feb-23 | Foggy | 2nd hr | 10:38 | 129.0 | 126.7 |
| | | 3rd hr | 11:38 | 119.0 | |
| | | 1st hr | 9:31 | 70.0 | |
| 17-Feb-23 | Fine | 2nd hr | 10:31 | 76.0 | 73.3 |
| | | 3rd hr | 13:31 | 74.0 | |
| | | 1st hr | 9:55 | 65.0 | |
| 23-Feb-23 | Fine | 2nd hr | 10:55 | 68.0 | 69.0 |
| | | 3rd hr | 13:55 | 74.0 | |
| | | | | Average: | 92.6 |
| | | | | Action Level: | 279 |
| | | | | Limit Level: | 500 |

| | ED 510/2010 Dart Chalter Coursense Stars 2 - Coursense Works at Da Tai O | Page | G-4 |
|----------|--|------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| <u> </u> | Monthly EM&A Report | Rev. | 01 |
| | ······································ | Date | Mar 23 |

2023 Feb 1-hour Monitoring Data

Monitoring Location: AMS3N

| | | | | 1-hour TSP Monitoring | |
|-----------|---------|--------|------------|---------------------------------------|----------------------------------|
| Date | Weather | | Start Time | Concentration (µg/m ³) | Average Concentration (µg/m³) |
| | | 1st hr | 9:30 | 88.0 | |
| 1-Feb-23 | Fine | 2nd hr | 10:30 | 92.0 | 90.0 |
| | | 3rd hr | 11:30 | 90.0 | |
| | | 1st hr | 9:34 | 54.0 | |
| 7-Feb-23 | Cloudy | 2nd hr | 10:34 | 60.0 | 58.0 |
| | | 3rd hr | 11:34 | 60.0 | |
| | | 1st hr | 9:47 | 163.0 | |
| 13-Feb-23 | Foggy | 2nd hr | 10:47 | 119.0 | 124.0 |
| | | 3rd hr | 11:47 | 90.0 | |
| | | 1st hr | 9:40 | 42.0 | |
| 17-Feb-23 | Fine | 2nd hr | 10:40 | 46.0 | 45.3 |
| | | 3rd hr | 13:40 | 48.0 | |
| | | 1st hr | 10:06 | 45.0 | |
| 23-Feb-23 | Fine | 2nd hr | 13:06 | 48.0 | 48.7 |
| | | 3rd hr | 14:06 | 53.0 | |
| | | | | Average: | 73.2 |
| | | | | Action Level: | 303 |
| | | | | Limit Level: | 500 |


| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Page | G-5 |
|----------|--|------|---------------|
| | | Ref# | EMA2204/03/11 |
| <u> </u> | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |

2023 Jan 1-hour Monitoring Data


Monitoring Location: AMS4N

| | | | | 1-hour TSP Monitoring | |
|-----------|---------|--------|------------|---------------------------------------|----------------------------------|
| Date | Weather | | Start Time | Concentration (µg/m ³) | Average Concentration (µg/m³) |
| | | 1st hr | 9:05 | 65.0 | |
| 1-Feb-23 | Fine | 2nd hr | 10:05 | 70.0 | 67.7 |
| | | 3rd hr | 11:05 | 68.0 | |
| | | 1st hr | 9:06 | 52.0 | |
| 7-Feb-23 | Cloudy | 2nd hr | 10:06 | 59.0 | 56.3 |
| | | 3rd hr | 11:06 | 58.0 | |
| | | 1st hr | 9:22 | 103.0 | |
| 13-Feb-23 | Foggy | 2nd hr | 10:22 | 109.0 | 97.7 |
| | | 3rd hr | 11:22 | 81.0 | |
| | | 1st hr | 9:21 | 27.0 | |
| 17-Feb-23 | Fine | 2nd hr | 10:21 | 31.0 | 31.7 |
| | | 3rd hr | 13:21 | 37.0 | |
| | | 1st hr | 9:31 | 31.0 | |
| 23-Feb-23 | Fine | 2nd hr | 10:31 | 34.0 | 32.3 |
| | | 3rd hr | 13:31 | 32.0 | |
| | | | | Average: | 57.1 |
| | | | | Action Level: | 278 |
| | | | | Limit Level: | 500 |


| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Page | G-6 |
|----------|--|------|---------------|
| | | Ref# | EMA2204/03/11 |
| <u> </u> | Monthly EM&A Report | Rev. | 01 |
| | ··········, -·························· | Date | Mar 23 |




| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Page | G-7 |
|----------|--|------|---------------|
| | | Ref# | EMA2204/03/11 |
| <u> </u> | Monthly EM&A Report | Rev. | 01 |
| | ······································ | Date | Mar 23 |



| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Page | G-8 |
|----------|--|------|---------------|
| | | Ref# | EMA2204/03/11 |
| <u> </u> | Monthly EM&A Report | Rev. | 01 |
| | ········, -···························· | Date | Mar 23 |



| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Page | G-9 |
|----------|--|------|---------------|
| | | Ref# | EMA2204/03/11 |
| <u> </u> | Monthly EM&A Report | Rev. | 01 |
| | ········, -···························· | Date | Mar 23 |



| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi | Page | G-9 |
|-----|--|------|---------------|
| SGS | 0 | Ref# | EMA2204/03/11 |
| | Monthly EM&A Report | Rev. | 01 |
| | ······································ | Date | Mar 23 |

2023 Feb 24-hour Monitoring Data

Monitoring Location: AMS1N

| Hour | 1-Feb-23 | 7-Feb-23 | 13-Feb-23 | 17-Feb-23 | 23-Feb-23 |
|----------------|----------|----------|-----------|-----------|-----------|
| 1 | 56 | 42 | 36 | 30 | 24 |
| 2 | 56 | 45 | 30 | 28 | 20 |
| 3 | 57 | 43 | 35 | 21 | 21 |
| 4 | 55 | 42 | 30 | 22 | 25 |
| 5 | 55 | 42 | 22 | 25 | 23 |
| 6 | 52 | 41 | 26 | 21 | 23 |
| 7 | 49 | 38 | 23 | 27 | 26 |
| 8 | 47 | 36 | 40 | 23 | 22 |
| 9 | 47 | 34 | 27 | 25 | 26 |
| 10 | 48 | 32 | 17 | 28 | 23 |
| 11 | 47 | 32 | 35 | 24 | 21 |
| 12 | 45 | 30 | 37 | 28 | 25 |
| 13 | 42 | 30 | 25 | 25 | 19 |
| 14 | 42 | 33 | 18 | 25 | 23 |
| 15 | 43 | 31 | 19 | 27 | 20 |
| 16 | 45 | 32 | 21 | 23 | 19 |
| 17 | 47 | 32 | 19 | 22 | 26 |
| 18 | 47 | 35 | 17 | 26 | 28 |
| 19 | 51 | 37 | 19 | 24 | 22 |
| 20 | 53 | 36 | 19 | 27 | 25 |
| 21 | 54 | 38 | 22 | 26 | 24 |
| 22 | 54 | 38 | 25 | 20 | 18 |
| 23 | 55 | 39 | 26 | 25 | 23 |
| 24 | 55 | 41 | 25 | 27 | 25 |
| Average: | 50 | 36 | 26 | 25 | 23 |
| 24-hr TSP | | | İ. | | |
| (µg/m³; with | 64 | 46 | 37 | 35 | 33 |
| correlation(x) | | | | | |
| Action Level: | 153 | | • | 1 | 1 |
| Limit Level: | 260 | | | | |

| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Page | G-10 |
|-----|---|------|---------------|
| CCC | | Ref# | EMA2204/03/11 |
| 303 | Monthly EM&A Report | | 01 |
| | | Date | Mar 23 |

2023 Feb 24-hour Monitoring Data

Monitoring Location: AMS2N1

| Hour | 1-Feb-23 | 7-Feb-23 | 13-Feb-23 | 17-Feb-23 | 23-Feb-23 |
|--------------------|----------|----------|-----------|-----------|-----------|
| 1 | 54 | 48 | 35 | 36 | 31 |
| 2 | 58 | 49 | 23 | 35 | 35 |
| 3 | 57 | 47 | 21 | 30 | 34 |
| 4 | 56 | 46 | 22 | 29 | 39 |
| 5 | 54 | 47 | 21 | 30 | 39 |
| 6 | 54 | 47 | 31 | 32 | 37 |
| 7 | 47 | 42 | 42 | 37 | 39 |
| 8 | 45 | 42 | 44 | 30 | 38 |
| 9 | 45 | 41 | 35 | 36 | 39 |
| 10 | 45 | 39 | 36 | 34 | 36 |
| 11 | 47 | 40 | 69 | 37 | 32 |
| 12 | 49 | 40 | 54 | 32 | 35 |
| 13 | 49 | 44 | 20 | 34 | 32 |
| 14 | 47 | 43 | 15 | 34 | 32 |
| 15 | 47 | 44 | 14 | 31 | 35 |
| 16 | 43 | 42 | 14 | 35 | 36 |
| 17 | 42 | 42 | 13 | 34 | 38 |
| 18 | 44 | 45 | 12 | 35 | 38 |
| 19 | 49 | 48 | 12 | 36 | 35 |
| 20 | 52 | 47 | 12 | 38 | 36 |
| 21 | 53 | 47 | 13 | 32 | 38 |
| 22 | 57 | 47 | 13 | 38 | 35 |
| 23 | 55 | 49 | 14 | 32 | 38 |
| 24 | 56 | 48 | 13 | 34 | 37 |
| Average: | 50 | 44 | 25 | 34 | 36 |
| 24-hr TSP | | | | | |
| $(\mu g/m^3; with$ | 94 | 84 | 42 | 63 | 66 |
| correlation(x) | 470 | | | | |
| Action Level: | 179 | | | | |
| Limit Level: | 260 | | | | |

| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Page | G-11 |
|------------|---|------|---------------|
| CCC | | Ref# | EMA2204/03/11 |
| 909 | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |

2023 Feb 24-hour Monitoring Data

Monitoring Location: AMS3N

| Hour | 1-Feb-23 | 7-Feb-23 | 13-Feb-23 | 17-Feb-23 | 23-Feb-23 |
|----------------|----------|----------|-----------|-----------|-----------|
| 1 | 60 | 45 | 31 | 31 | 36 |
| 2 | 62 | 47 | 26 | 35 | 35 |
| 3 | 59 | 42 | 23 | 34 | 29 |
| 4 | 58 | 42 | 24 | 39 | 30 |
| 5 | 61 | 44 | 20 | 39 | 32 |
| 6 | 61 | 39 | 25 | 37 | 30 |
| 7 | 61 | 35 | 28 | 39 | 37 |
| 8 | 52 | 37 | 32 | 38 | 36 |
| 9 | 51 | 34 | 27 | 39 | 30 |
| 10 | 49 | 33 | 26 | 36 | 34 |
| 11 | 47 | 33 | 31 | 32 | 32 |
| 12 | 45 | 30 | 36 | 35 | 37 |
| 13 | 47 | 32 | 29 | 32 | 34 |
| 14 | 42 | 32 | 21 | 32 | 31 |
| 15 | 41 | 37 | 21 | 35 | 34 |
| 16 | 48 | 37 | 23 | 36 | 35 |
| 17 | 50 | 38 | 20 | 38 | 35 |
| 18 | 50 | 37 | 21 | 38 | 34 |
| 19 | 52 | 39 | 18 | 35 | 36 |
| 20 | 54 | 40 | 19 | 36 | 38 |
| 21 | 55 | 40 | 15 | 38 | 32 |
| 22 | 57 | 44 | 22 | 35 | 38 |
| 23 | 57 | 42 | 24 | 38 | 32 |
| 24 | 60 | 42 | 24 | 37 | 34 |
| Average: | 53 | 37 | 24 | 36 | 34 |
| 24-hr TSP | | | | | |
| (µg/m³; with | 75 | 53 | 43 | 57 | 54 |
| correlation(x) | | | | | |
| Action Level: | 158 | | J | 1 | l |
| Limit Level: | 260 | | | | |


| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po | Page | G-12 |
|-------------|--|------|---------------|
| 2.12 | Toi O | Ref# | EMA2204/03/11 |
| JUJ | Monthly EM&A Report | | 01 |
| | | Date | Mar 23 |

2023 Feb 24-hour Monitoring Data


Monitoring Location: AMS4N

| Hour | 1-Feb-23 | 7-Feb-23 | 13-Feb-23 | 17-Feb-23 | 23-Feb-23 |
|----------------|----------|----------|-----------|-----------|-----------|
| 1 | 40 | 39 | 25 | 20 | 17 |
| 2 | 41 | 40 | 18 | 21 | 18 |
| 3 | 41 | 36 | 22 | 22 | 19 |
| 4 | 45 | 35 | 19 | 22 | 19 |
| 5 | 42 | 35 | 19 | 20 | 17 |
| 6 | 40 | 37 | 16 | 23 | 20 |
| 7 | 41 | 30 | 22 | 23 | 20 |
| 8 | 39 | 31 | 31 | 23 | 20 |
| 9 | 37 | 30 | 25 | 25 | 22 |
| 10 | 37 | 29 | 19 | 21 | 18 |
| 11 | 37 | 25 | 27 | 20 | 17 |
| 12 | 35 | 27 | 41 | 25 | 22 |
| 13 | 35 | 28 | 22 | 18 | 15 |
| 14 | 37 | 27 | 9 | 20 | 17 |
| 15 | 38 | 27 | 8 | 20 | 17 |
| 16 | 41 | 30 | 8 | 24 | 21 |
| 17 | 41 | 29 | 9 | 23 | 20 |
| 18 | 43 | 31 | 7 | 28 | 25 |
| 19 | 44 | 38 | 7 | 22 | 19 |
| 20 | 52 | 39 | 8 | 23 | 20 |
| 21 | 49 | 37 | 8 | 23 | 20 |
| 22 | 44 | 35 | 9 | 19 | 16 |
| 23 | 47 | 35 | 9 | 25 | 22 |
| 24 | 45 | 37 | 9 | 25 | 22 |
| Average: | 41 | 32 | 17 | 22 | 19 |
| 24-hr TSP | | | | | |
| (µg/m³; with | 68 | 52 | 29 | 37 | 32 |
| correlation(x) | | | | | |
| Action Level: | 144 | 1 | И | | 1 |
| Limit Level: | 260 | | | | |


| | ED 516/2016 Dert Shelter Sewarana Stane? Sewarana Warks at De Tei O | Page | G-13 |
|-----|--|------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| JUD | Monthly EM&A Report | Rev. | 01 |
| | ······································ | Date | Mar 23 |




| EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Page | G-14 |
|--|------|---------------|
| F - 510/2010 - Folt Sheller Sewerage, Slages - Sewerage Works at FO TOFO | Ref# | EMA2204/03/11 |
| Monthly EM&A Report | Rev. | 01 |
| ·········, -··························· | Date | Mar 23 |



| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Page | G-15 |
|-----|--|------|---------------|
| | EF-510/2010 - Fort Sheller Sewerage, Stages - Sewerage Works at FO TOLO | Ref# | EMA2204/03/11 |
| DUD | Monthly EM&A Report | Rev. | 01 |
| | ········, -···························· | Date | Mar 23 |



| EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Page | G-16 |
|--|------|---------------|
| CCC | Ref# | EMA2204/03/11 |
| Monthly EM&A Report | Rev. | 01 |
| ·········, -··························· | Date | Mar 23 |





| EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | | H-1 |
|---|--|---------------|
| | | EMA2204/03/11 |
| Monthly EM&A Report | | 01 |
| | | Mar 23 |

APPENDIX H – EVENT AND ACTION PLAN



AIR QUALITY MONITORING

| EVENT | | A | CTION | |
|---|---|--|---|--|
| EVENT | ET | IEC | ER | CONTRACTOR |
| ACTION LEVEL | | | | |
| Exceedance for one sample | Repeat measurement to confirm findings; If exceedance is confirmed, inform the Contractor, IEC and ER; Identify source(s), investigate the causes of exceedance and propose remedial measures; and Increase monitoring frequency. | Check monitoring data submitted by the ET; Check Contractor's working method; and Discuss with ET, ER and Contractor on possible remedial measures Review and advise the ET and ER on the effectiveness of the proposed remedial measures. | Confirm receipt of notification of exceedance in writing. | Identify source(s), investigate the causes of exceedance and propose remedial measures; Implement remedial measures; and Amend working methods agreed with the ER as appropriate. |
| Exceedance for two or more consecutive samples | Repeat measurements to confirm findings; If exceedance is confirmed, inform Contractor, IEC and ER; Identify source(s), investigate the causes of exceedance and propose remedial measures; Increase monitoring frequency to daily; Advise the Contractor and ER on the effectiveness of the proposed remedial measures; Discuss with IEC and Contractor on remedial actions required; | Check monitoring data submitted by the ET; Check Contractor's working method; and Discuss with ET, ER and Contractor on possible remedial measures; Review and advise the ET and ER on the effectiveness of the proposed remedial measures; and Supervise Implementation of remedial measures. | Confirm receipt of notification of exceedance in writing; In consultation with the ET and IEC agree with the Contractor on the remedial measures to be implemented; and Supervise implementation of remedial measures | Identify source(s) and investigate the causes of exceedance; Submit proposals for remedial measures to the ER, ET and IEC within three working days of notification for agreement; Implement the agreed proposals; and Amend proposal as appropriate. |



| EVENT | | A | CTION | |
|---|---|--|--|--|
| EVENI | ET 7. If exceedance continues, arrange meeting with Contractor, IEC and ER to discuss the remedial measures to be taken; and 8. If exceedance stops, cease additional monitoring. | IEC | ER | CONTRACTOR |
| LIMIT LEVEL | | | | |
| Exceedance for one sample | Repeat measurement to confirm findings; If exceedance is confirmed, inform the Contractor, IEC, EPD and ER; Identify source(s), investigate the causes of exceedance and propose remedial; Increase monitoring frequency to daily; and Discuss with the ER, IEC and Contractor on the remedial measures and assess effectiveness. | Check monitoring data submitted by the ET; Check Contractor's working method; Discuss with the ET, ER and Contractor on possible remedial measures; Review and advise the ET and ER on the effectiveness of the proposed remedial measures; and Supervise implementation of remedial measures. | Confirm receipt of notification of exceedance in writing; Review and agree on the remedial measures proposed by the Contractor; and Ensure remedial measures properly implemented. | Identify source(s) and investigate the causes of exceedance; Take immediate action to avoid further exceedance; Submit proposals for remedial measures to ER, ET and IEC within three working days of notification for agreement; Implement the agreed proposals; and Amend proposal if appropriate. |
| Exceedance for two or more consecutive samples | Repeat measurement to confirm findings; If exceedance is confirmed, inform IEC, ER, Contractor and EPD; Identify source(s), investigate the causes of | Check monitoring data submitted by the ET; Discuss amongst ER, ET, and Contractor on the potential remedial actions; | Confirm receipt of notification of exceedance in writing; In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; | Identify source(s) and investigate the causes of exceedance; Take immediate action to avoid further exceedance; Submit proposals for remedial measures to the |



Monthly EM&A Report

| | Γ | | | | | | |
|-------|---|--|--|---|--|--|--|
| EVENT | | ACTION | | | | | |
| | ET | IEC | ER | CONTRACTOR | | | |
| | exceedance and propose remedial measures; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and If exceedance stops, cease additional monitoring. | Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and Supervise the implementation of remedial measures. | Supervise the implementation of remedial measures; and If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. | ER, IEC and ET within three working days of notification for agreement; Implement the agreed proposals; Revise and resubmit proposals if problem still not under control; and Stop the relevant portion of works as determined by the ER until the exceedance is abated. | | | |

Note: ET – Environmental Team; ER – Engineer's Representative; IEC – Independent Environmental Checker



NOISE IMPACT MONITORING

| Event | | Act | tion | | |
|--------------|---|---------------------------------------|---------------------------------------|---|--|
| | ET | IEC | ER | CONTRACTOR | |
| Action Level | 1. Notify IEC, ER and Contractor of | 1. Review the analysed results | 1. Confirm receipt of notification of | 1. Submit noise mitigation proposals to | |
| | exceedance; | submitted by the ET; | failure in writing; | ER with copy to ET and IEC; | |
| | 2. Identify source | 2. Review the proposed remedial | 2. Notify Contractor; | Implement noise mitigation proposals. | |
| | 3. Investigate the causes of | measures by the Contractor and advise | 3. Require Contractor to propose | | |
| | exceedance and propose remedial | the ER accordingly; | remedial measures for the analysed | | |
| | measures; | 3. Supervise the implementation of | noise problem; | | |
| | 4. Report the results of investigation to | remedial measures. | 4. Ensure remedial measures are | | |
| | the IEC, ER and Contractor; | | properly implemented | | |
| | 5. Discuss with the IEC, ER and | | | | |
| | Contractor and formulate remedial | | | | |
| | measures; | | | | |
| | 6. Increase monitoring frequency to | | | | |
| | check mitigation effectiveness | | | | |
| | | | | | |
| | | | | | |
| | | | | | |



Monthly EM&A Report

| Event | Action | | | |
|-------------|--|---------------------------------------|--|--|
| | ET | IEC | ER | CONTRACTOR |
| Limit Level | | | | |
| | 1. Inform IEC, ER, EPD and Contractor; | 1. Discuss amongst ER, ET, and | 1. Confirm receipt of notification of failure in | 1. Take immediate action to avoid further |
| | 2. Identify source; | Contractor on the potential remedial | writing; | exceedance; |
| | 3. Repeat measurements to confirm findings; | actions; | 2. Notify Contractor; | 2. Submit proposals for remedial actions to ER |
| | 4. Increase monitoring frequency; | 2. Review Contractor's remedial | 3. Require Contractor to propose remedial | with copy to ET and IEC within 3 working days of |
| | 5. Carry out analysis of Contractor's working | actions whenever necessary to | measures for the analyzed noise problem; | notification; |
| | procedures to determine possible mitigation to | assure their effectiveness and advise | 4. Ensure remedial measures are properly | 3. Implement the agreed proposals; |
| | be implemented; | the ER accordingly; | implemented; | 4. Resubmit proposals if problem still not under |
| | 6. Inform IEC, ER and EPD the causes and | 3. Supervise the implementation of | 5. If exceedance continues, investigate what | control; |
| | actions taken for the exceedances; | remedial measures. | portion of the work is responsible and instruct | 5. Terminate the relevant portion of works as |
| | 7. Assess effectiveness of Contractor's remedial | | the Contractor to terminate that portion of | determined by the ER until the exceedance |
| | actions and keep IEC, EPD and ER informed | | work until the exceedance ceases. | ceases. |
| | of the results; | | | |
| | 8. If exceedance stops, cease additional | | | |
| | monitoring. | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |



APPENDIX I - NOISE MONITORING EQUIPMENT CALIBRATION CERTIFICATES



I-2 EMA2204/03/11 01 Date Mar 23

東業德勤測試顧問有限公司 ETS-TESTCONSULT LTD.

8/F Block B, Veristrong Industriel Centre, 34-36 Au Pui Wan Street, Fo Tan, Hong Kong

T: +852 2695 8318 F: +852 2695 3944 E: etl@ets-testconsult.com W: www.ets-testconsult.com



Form Q/AS/C/02 Issue 1(1/4) [02/22]

Calibration Certificate

Certificate No. Page

: CSA23127 : 1 of 2

Information Provided by Customer

Customer Address

: ETS - TESTCONSULT LIMITED : 8/F., Block B, Veristrong Industrial Centre, 34 - 36 Au Pui Wan Street, Fotan, Shatin, Hong Kong

Information of Unit-under-test (UUT)

Туре

Date of Issue

Description : Sound Level Calibrator Manufacturer : Castle : GA607

Equipment I.D. Serial No.

ET/EN/002/07 038641

: (50±20) %

Laboratory Information

Lab. Ref. No. : Q/CAL/22/3697/I Date of Calibration : 18-May-2022

: 18-May-2022

Procedure Date of Receipt Calibration Location

Relative Humidity

: CQS/002/A ; 11-May-2022 : Calibration Laboratory

Calibration Condition

Ambient Temperature : (20±3) °C Stabilizing Time : 30 minutes

Reference equipment

- Multi-function sound calibrator, ET/2801/01
- Measuring Amplifier, ET/2702/01/01
- Signal generator, ET/2503/01
- Reference Oscilloscope, ET/2502/01

Calibration specification

To perform the calibration of sound level calibrator.

Calibration result

The results are detailed on the subsequent pages.

Remarks

- The calibration results apply to the particular unit-under-test only.
- The values given in this calibration certificate only to the values measureed at the time of test & any uncertainties quoted will not include allowance for the equipment long term drift, varifications with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement

Calibrated By :

Tommy TAM (Technician) Approved By: _ **CHAN Chi Wai**

The results shown in this certificate are traceable to the International System of Units (SI) or recognised measurement standards. This report shall not be reproduced unless with prior written approval from this laboratory.







Calibration Certificate

Certificate No. : CSA23127

Page : 2 of 2

Calibration Result:

1. Measured Sound Pressure Level:

| Nominal Frequency (Hz) | Nominal Output Sound Pressure (dB) | UUT Reading (dB) | Expanded Uncertatiny (dB) | Coverage Factor |
|---------------------------|---------------------------------------|------------------|------------------------------|--------------------|
| 1000 | 94.0 | 93.7 | 0.13 | 2.0 |
| 1000 | 104.0 | 103.7 | 0.13 | 2.0 |

Actual Output Freque 2

| Nominal Frequency (Hz) | Nominal Output Sound Pressure (dB) | UUT Reading (Hz) | Expanded Uncertatiny (Hz) | Coverage Factor |
|---------------------------|---------------------------------------|------------------|------------------------------|--------------------|
| 1000 | 94.0 | 1000.02 | 0.11 | 2.0 |
| 1000 | 104.0 | 1000.02 | 0.11 | 2.0 |

Remark:

- The uncertainty quoted is based on 95 % confidence level.

- UUT reading are mean of three measurements.

End of certificate





| Page | I-5 |
|------|---------------|
| Ref# | EMA2204/03/11 |
| Rev. | 01 |
| Date | Mar 23 |



8/F Block B, Veristrong Industrial Centre, 34-36 Au Pul Wan Street, Fo Tan, Hong Kong

T: +852 2695 8318 F: +852 2695 3944 E: eti@ets-testconsult.com W: www.ets-testconsult.com



Calibration Certificate

Certificate No. : CSA27669

Page : 2 of 2

Calibration Result:

1. Measured Sound Pressure Level:

| Nominal Frequency | Nominal Output | Measured Output (dB) | Expanded | Coverage |
|-------------------|---------------------|----------------------|------------------|----------|
| (Hz) | Sound Pressure (dB) | | Uncertatiny (dB) | Factor |
| 1000 | 94.0 | 94.0 | 0,13 | 2.0 |

2. Actual Output Frequency:

| Nominal Frequency | Nominal Output | Measured Output (Hz) | Expanded | Coverage |
|-------------------|---------------------|----------------------|------------------|----------|
| (Hz) | Sound Pressure (dB) | | Uncertatiny (Hz) | Factor |
| 1000 | 94.0 | 981.906 | 0.13 | 2.0 |

Remark:

- The uncertainty quoted is based on 95 % confidence level.

- Measured output are mean of three measurements.

End of certificate





8/F Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fo Tan, Hong Kong

T: +852 2695 8318 F: +852 2695 3944 E: etil@ets-testconsult.com W: www.ets-testconsult.com



Form Q/AS/C/01 Issue 1(1/7) [09/21]

Calibration Certificate

| Certificate No. | : (| CSA | 23783 | |
|-----------------|-----|-----|-------|---|
| Page | 4 | 1 | of | 3 |

Information Provided by Customer

: ETS - TESTCONSULT LIMITED Customer Address

: 8/F., Block B, Veristrong Industrial Centre, 34 - 36 Au Pui Wan Street, Fotan, Shatin, Hong Kong

Information of Unit-under-test (UUT)

| | Sound Level Meter | Microphone | Pre-amplifier |
|--------------------|-------------------|------------|---------------|
| Manufacturer | RION | RION | RION |
| Туре | NL-52 | UC-59 | NH-25 |
| Equipment I.D. no. | ET/EN/003/17 | | - |
| Serial No. | 00264519 | 03558 | 64644 |
| Adaptors used | | | |
| Resolution | 0.1 dB | - | - |

Laboratory Information Lab. Ref. No.

: Q/CAL/22/4437/I Date of Calibration : 22-Jun-2022 Date of Issue : 23-Jun-2022

Procedure Date of Receipt Calibration Location

Relative Humidity

: CQS/001/A : 8-Jun-2022 : Calibration Laboratory

: (50±20) %

Calibration Condition

Ambient Temperature : (20±3) *C Stabilizing Time : 30 minutes

Reference equipment

- Multi-function sound calibrator, ET/2801/01
- Signal generator, ET/2503/01

Calibration specification

To perform the calibration of linearity and frequeony response by multi-function sound calibrator.

Calibration result

The results are detailed on the subsequent pages.

Remarks

- The calibration results apply to the particular unit-under-test only.
- The values given in this calibration certificate only to the values measureed at the time of test & any uncertaintiles quoted will not include allowance for the equipment long term drift, varifications with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement

Calibrated By :

Tommy TAM (Technician) Approved By: CHAN Chi Wai

The results shown in this certificate are traceable to the International System of Units (SI) or recognised measurement standards. This report shall not be reproduced unless with prior written approval from this laboratory.





8/F Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fo Tan, Hong Kong

T: +852 2695 8318 F: +852 2695 3944 E: eti@ets-testconsult.com W: www.ets-testconsult.com



Calibration Certificate

Certificate No. : CSA23783

Page: 2 of 3

Calibration Result:

1 Reference Sound Pressure Level : (Unit in: dB)

| Range / Mode | | Reference Level | REF Frequency (kHz) | UUT Reading | Deviation | Expanded Uncertatiny | Coverage Factor | |
|--------------|----------|--------------------|---------------------------|-------------|-----------|-------------------------|--------------------|-----|
| | Self-cal | 2 | 94.0 | | 94.0 | 0.0 | 0.13 | 2.0 |
| 100.0010 | Range | 30-130 | 104.0 | 1 | 104.1 | 0.1 | 0.13 | 2.0 |
| Mode Fast | Fast | 114.0 | | 114.1 | 0.1 | 0.13 | 2.0 | |
| A-Weighting | Self-cal | | 94.0 | | 94.0 | 0.0 | 0.13 | 2.0 |
| | Range | 30-130 | 104.0 | 1 | 104.1 | 0.1 | 0.13 | 2.0 |
| | Mode | Slow | 114.0 | | 114.1 | 0.1 | 0.13 | 2.0 |
| 1.2 | Self-cal | - | 94.0 | 1 | 94.0 | 0.0 | 0.13 | 2.0 |
| 100 | Range | 30-130 | 104.0 | 1 | 104.1 | 0.1 | 0.13 | 2.0 |
| C.W. L.L. | Mode | Fast | 114.0 | | 114.0 | 0.0 | 0.13 | 2.0 |
| C-Weighting | Self-cal | - | 94.0 | 0.2000 | 94.0 | 0.0 | 0.13 | 2.0 |
| 「日本日 | Range | 30-130 | 104.0 | 1 | 104.1 | 0.1 | 0.13 | 2.0 |
| | Mode | Slow | 114.0 | | 114.0 | 0.0 | 0.13 | 2.0 |
| UII (| Self-cal | | 94.0 | | 94.0 | 0.0 | 0.13 | 2.0 |
| | Range | 30-130 | 104.0 | 1 | 104.1 | 0.1 | 0.13 | 2.0 |
| Z-Weighting | Mode | Fast | 114.0 | | 114.0 | 0.0 | 0.13 | 2.0 |
| z-weighting | Self-cal | - | 94.0 | | 94.0 | 0.0 | 0.13 | 2.0 |
| | Range | 30-130 | 104.0 | 1 | 104.1 | 0.1 | 0.13 | 2.0 |
| | Mode | Slow | 114.0 | | 114.0 | 0.0 | 0.13 | 2.0 |

Remark:

- The uncertainty quoted is based on 95 % confidence level.

- UUT reading are mean of three measurements.

- Deviation = UUT Reading - Reference Level







Calibration Certificate

Certificate No. : CSA23783

Form Q/AS/C/01 Issue

Page : 3 of 3

Calibration Result:

Acoustic Sensitivity and Frequency Response:

3 Frequency Response A-Weighting (Unit in: dB)

| Range | Mode | Applied Level | Frequency (Hz) | Reference Level | UUT Reading | Deviation | Expanded Uncertainty | Coverage Factor |
|--------|------|------------------|-------------------|--------------------|-------------|-----------|-------------------------|--------------------|
| | | 31.5 | 54.6 | 45.6 | -9.0 | 0.15 | 2.0 | |
| | | | 63 | 67.8 | 62.3 | -5.5 | 0.13 | 2.0 |
| | | | 125 | 77.9 | 76.5 | -1.4 | 0.13 | 2.0 |
| 1.11 | | 94 | 250 | 85.4 | 86.4 | 1.0 | 0.12 | 2.0 |
| | | | 500 | 90.8 | 92.1 | 1.3 | 0.12 | 2.0 |
| 30-130 | Fast | | 1000 (Ref.) | 94.0 | 94.0 | 0.0 | 0.13 | 2.0 |
| 1000 | | | 2000 | 95.1 | 93.4 | -1.7 | 0.13 | 2.0 |
| | | - | 4000 | 94.9 | 91.3 | -3.6 | 0.13 | 2.0 |
| | | | 8000 | 92.9 | 84.6 | -8.3 | 0.14 | 2.0 |
| | | 12500 | 89.7 | 78.0 | -11.7 | 0.14 | 2.0 | |
| | | | 16000 | 87.5 | 72.4 | -15.1 | 0.14 | 2.0 |

4 Frequency Response C-Weighting (Unit in: dB)

| Range | Mode | Applied Level | Frequency (Hz) | Reference Level | UUT Reading | Deviation | Expanded Uncertainty | Coverage Factor |
|--------|--------------|------------------|-------------------|--------------------|-------------|-----------|-------------------------|--------------------|
| | 1 million fi | 31.5 | 91.0 | 80.2 | -10.8 | 0.22 | 2.3 | |
| 1.50 | | | 63 | 93.2 | 87.6 | -5.6 | 0.13 | 2.0 |
| | | | 125 | 93.8 | 92.4 | -1.4 | 0.13 | 2.0 |
| | | | 250 | 94.0 | 95.0 | 1.0 | 0.12 | 2.0 |
| | | 94 | 500 | 94.0 | 95.3 | 1.3 | 0.12 | 2.0 |
| 30-130 | Fast | | 1000 (Ref.) | 94.0 | 94.0 | 0.0 | 0.13 | 2.0 |
| | | | 2000 | 93.7 | 92.0 | -1.7 | 0.13 | 2.0 |
| | | | 4000 | 93.1 | 89.6 | -3.5 | 0.13 | 2.0 |
| | | 5. 1 | 8000 | 91.0 | 82.7 | -8.3 | 0.14 | 2.0 |
| | | 12500 | 87.8 | 76.2 | -11.6 | 0.14 | 2.0 | |
| | | | 16000 | 85.6 | 70.6 | -15.0 | 0.14 | 2.0 |

5 Frequency Response Z-Weighting (Unit in: dB)

| Range | Mode | Applied Level | Frequency (Hz) | Reference Level | UUT Reading | Deviation | Expanded Uncertainty | Coverage Factor |
|--------|------|------------------|-------------------|--------------------|-------------|-----------|-------------------------|--------------------|
| | | 31.5 | 94.0 | 83.2 | -10.8 | 0.14 | 2.0 | |
| | | | 63 | 94.0 | 88.5 | -5.5 | 0.29 | 2.6 |
| | | | 125 | 94.0 | 92.6 | -1.4 | 0.15 | 2.0 |
| | | [| 250 | 94.0 | 95.0 | 1.0 | 0.12 | 2.0 |
| | | 94 | 500 | 94.0 | 95.3 | 1.3 | 0.12 | 2.0 |
| 30-130 | Fast | | 1000 (Ref.) | 94.0 | 94.0 | 0.0 | 0.13 | 2.0 |
| | | | 2000 | 94.0 | 92.2 | -1.8 | 0.13 | 2.0 |
| | | | 4000 | 94.0 | 90.3 | -3.7 | 0.13 | 2.0 |
| | | | 8000 | 94.0 | 85.6 | -8.4 | 0.14 | 2.0 |
| | | 12500 | 94.0 | 82.7 | -11.3 | 0.14 | 2.0 | |
| 24 | | | 16000 | 94.0 | 80.2 | -13.8 | 0.14 | 2.0 |

Remark:

- Signal level at 1000 Hz is set as indication of reference sound pressure level.


- The uncertainty quoted is based on 95 % confidence level with coverage factor k=2.0.

- UUT reading are mean of three measurements.

- Deviation = UUT Reading - Reference Level

End of certificate







trong Industrial Centra 36 Au Pui Wan Street, Fo Tan, Hong Kong

+852 2695 8318 +852 2695 3944 jets-testconsult.com w.ets-testconsult.com



Form Q/AS/C/01 Issue 1(1/7) [09/21]

Calibration Certificate

| ress : & &F., Block B, Veristrong Industrial Centre, 34 - 36 Au Pul Wan Street, Fotan, Shatin, Hong Kong Dration of Universet (UUT) | | | on Certificate | | |
|--|--|---|---|----------------------------------|----|
| Demain Expansion temain Expansion results apply to the particular unit-under-teet only. temain Expansion result | | | Certificate No. | : CSA30088 | |
| tomer : ETS - Testoonsult Limited ress : & &F., Block B, Verietrong Industrial Centre, 34 - 36 Au Pul Wan Street, Fotan, Shatin, Hong Kong Promation of Unit-under-test (UUT) Unacturer RICN RICN RICN RICN RICN unacturer RICN RICN RICN RICN a No. 00773032 01291 25043 pers used | | | Page | : 1 of 3 | |
| tomer : ETS - Testoonsult Limited ress : & &F., Block B, Verietrong Industrial Centre, 34 - 36 Au Pul Wan Street, Fotan, Shatin, Hong Kong Promation of Unit-under-test (UUT) Unacturer RICN RICN RICN RICN RICN unacturer RICN RICN RICN RICN a No. 00773032 01291 25043 pers used | nformation Provid | ded by Customer | | | |
| Sound Level Meter Microphone Pre-amplifier uiacturer RION RION RION a No. 0 NL-31 UC-53A NH-21 pinent LD, no. ETLEN003/12 0 - - al No. 00773032 01291 25043 - piors used - - - - al No. 00773032 01291 25043 - piors used - - - - al No. 00773032 01291 25043 - piors used - - - - - oldinian 11-Jan-2023 Date of Receipt - - - - to of Calibration 11-Jan-2023 Date of Receipt - | Customer | the second s | | | |
| Sound Level Meter Microphone Pre-amplifier ufacturer RION RION RION a NL-31 UC-53A NH-21 pment I.D. no. ET/EN/003/12 - - al No. 00773032 01291 25043 plors used - - - al No. 00773032 01291 25043 plors used - - - al No. QCAL/23/0178/I Procedure : CQS/001/A poratory Information 0.1 dB - - Ref. No. : Q/CAL/23/0178/I Procedure : CQS/001/A of Calibration : 11-Jan-2023 Date of Receipt :9-Jan-2023 if issue : 12-Jan-2023 Calibration Location : Calibration Laboratory ifbration Condition | ddress | : 8/F., Block B, Veristrong Industr | ial Centre, 34 - 36 Au Pul Wan S | treet, Fotan, Shatin, Hong Kong | |
| ufacturer RION RION RION a NL-31 UC-53A NH-21 pment LD, no. ET/EN/003/12 - - al No. 00773032 01291 25043 plors used - - - olution 0.1 dB - - correctly Information Ref. No. Q/CAL/23/0178/I Procedure : CQS/001/A portion 0.1 dB - - - - of Calibration : 11-Jan-2023 Date of Receipt : 9-Jan-2023 calibration Location : Calibration Laboratory ibration Condition : 012-Jan-2023 Calibration Location : Calibration Laboratory ibration Condition : 012-Jan-2023 Calibration Location : Calibration Laboratory ibration Condition : 012-Jan-2023 Calibration Location : Calibration Laboratory ibration Condition : 02.0 ± 30 °C Relative Humidity : (50 ± 20) % iking Time : 30 minutes Sampling : As received ient Pressure : (1000 ± 50) hPa . . for perform the calibration o | nformation of Uni | it-under-test (UUT) | | | |
| Instrument RION RION RION a NL-31 UC-53A NH-21 pment LD, no. ET/EN/03/12 - - al No. 00773032 01291 25043 plors used - - - olution 0.1 dB - - coratory Information 11-Jan-2023 Date of Receipt : 9-Jan-2023 cof Calibration : 12-Jan-2023 Calibration Location : Calibration Laboratory libration Condition : 12-Jan-2023 Calibration Location : Calibration Laboratory ident Temperature : (20 ± 3) *C Relative Humidity : (50 ± 20) % ident Temperature : (1000 ± 50) hPa : Sampling : As received itent Pressure : (1000 ± 50) hPa : Sampling : As received | | Sound Level Meter | Microphone | Pre-amplifier | |
| Image: Second | anufacturer | RION | RION | RION | |
| pment LD, no. ET/EN/003/12 - - al No. 00773032 01291 25043 plors used - - - al No. 00773032 01291 25043 plors used - - - al No. 0.1 dB - - operatory Information 0.1 dB - - procedury Information 11-Jan-2023 Date of Receipt 9-Jan-2023 cord Calibration 11-Jan-2023 Date of Receipt 9-Jan-2023 cord failure 12-Jan-2023 Calibration Laboratory <i>ibration Condition</i> - - - itent Temperature : (20 ± 3) *C Relative Humidity : (50 ± 20) % itizing Time : 30 minutes Sampling : As received ient Pressure : (1000 ± 50) hPa - - ference equipment - - - Wulti-function sound calibrator, ET/2801/01 - - - Signal generator, ET/2503/01 - - - - Ibration result are detailed on t | pe | NL-31 | UC-53A | NH-21 | |
| al No. 00773032 01291 25043 plors used - - - olution 0.1 dB - - operatory Information Ref. No. : Q/CAL/23/0178/I Procedure : CQS/001/A poratory Information :::::::::::::::::::::::::::::::::::: | uipment I.D. no. | ET/EN/003/12 | - | • | |
| polition 0.1 dB - colution 0.1 dB - coratory Information Ref. No. : Q/CAL/23/0178/I Procedure : CQS/001/A coldibration : 11-Jan-2023 Date of Receipt : 9-Jan-2023 coldibration : 11-Jan-2023 Date of Receipt : 9-Jan-2023 coldibration : 12-Jan-2023 Calibration Location : Celibration Laboratory ibration Condition - tent Temperature : (20 ± 3) *C Relative Humidity : (50 ± 20) % tilizing Time : 30 minutes Sampling : As received tent Pressure : (1000 ± 50) hPa - Verence equipment - Wulli-function sound calibrator, ET/2801/01 Signal generator, ET/2803/01 Ibration results are detailed on the subsequent pages. Ibration results are detailed on the subsequent pages. marks The calibration results apply to the particular unit-under-test only. The values given in this calibration certificate only to the values measureed at the time of test & any uncertainties quoted will | erial No. | 00773032 | 01291 | 25043 | |
| poratory Information Ref. No. : Q/CAL/23/0178/I Procedure : CQS/001/A a of Calibration : 11-Jan-2023 b of Calibration : 11-Jan-2023 c of Issue : 12-Jan-2023 c of Issue : 20 issue itizing Time : 30 minutes Sompling : As received Wall-function sound calibrator, ET/2801/01 Signal generator, ET/2801/01 Signal generator, ET/2801/01 Signal generator, ET/2801/01 Sifteration results are detailed on the subsequent pages. </td <td>daptors used</td> <td></td> <td></td> <td>-</td> <td></td> | daptors used | | | - | |
| Ref. No. : Q/CAL/23/0178/I Procedure : CQS/001/A of Calibration : 11-Jan-2023 Date of Receipt : 9-Jan-2023 : of Issue : 12-Jan-2023 Calibration Location : Calibration Laboratory ibration Condition : : 2-Jan-2023 Calibration Location : Calibration Laboratory ibration Condition : : : : Calibration Location : Calibration Laboratory ibration Condition : : : : Calibration Location : Calibration Laboratory idzing Time : : : : : : Calibration Location : Calibration Laboratory idzing Time : <td>asolution</td> <td>0.1 dB</td> <td></td> <td>•</td> <td></td> | asolution | 0.1 dB | | • | |
| Ref. No. : Q/CAL/23/0178/I Procedure : CQS/001/A of Calibration : 11-Jan-2023 Date of Receipt : 9-Jan-2023 : of Issue : 12-Jan-2023 Calibration Location : Calibration Laboratory ibration Condition : : 2-Jan-2023 Calibration Location : Calibration Laboratory ibration Condition : : : : Calibration Location : Calibration Laboratory ibration Condition : : : : Calibration Location : Calibration Laboratory idzing Time : : : : : : Calibration Location : Calibration Laboratory idzing Time : <td></td> <td></td> <td>and the second se</td> <td></td> <td></td> | | | and the second se | | |
| Instruction Indexention | | | | 00000000 | |
| internation internation ior issue : 12-Jan-2023 Calibration Location : Calibration Laboratory ibration Condition | | | | | |
| With a condition Went Temperature: (20 ± 3) °C Relative Humidity: (50 ± 20) % Water Temperature: 30 minutes Sampling : As received Water Pressure: : (1000 ± 50) hPa Sampling : As received Verence equipment Water Pressure: : (1000 ± 50) hPa Verence equipment Water Pressure: : (1000 ± 50) hPa Verence equipment Water Pressure: : (1000 ± 50) hPa Verence equipment Water Pressure: : : Verence equipment Water Pressure: : : Verence equipment : : : Water Pressure: : : : Verence equipment: : : : Water Pressure: : : : : To perform the calibration of linearity and frequency response by multi-function sound calibrator. : : Water Pressure: : : : : : The results are detailed on the subsequent pages. : : : : The calibration results apply to t | | | | | |
| tent Temperature : (20 ± 3) °C Relative Humidity : (50 ± 20) % filizing Time : 30 minutes Sampling : As received lent Pressure : (1000 ± 50) hPa ference equipment Wulti-function sound calibrator, ET/2801/01 Signal generator, ET/2503/01 <i>Tibration specification</i> To perform the calibration of linearity and frequency response by multi-function sound calibrator. <i>Tibration result</i> The results are detailed on the subsequent pages. <u>marks</u> The calibration results apply to the particular unit-under-test only. The values given in this calibration certificate only to the values measured at the time of test & any uncertainties quoted will | ate of issue | : 12-Jan-2023 | Calibration Location | ; Calibration Laboratory | |
| tent Temperature : (20 ± 3) °C Relative Humidity : (50 ± 20) % filizing Time : 30 minutes Sampling : As received lent Pressure : (1000 ± 50) hPa ference equipment Wulti-function sound calibrator, ET/2801/01 Signal generator, ET/2503/01 <i>Tibration specification</i> To perform the calibration of linearity and frequency response by multi-function sound calibrator. <i>Tibration result</i> The results are detailed on the subsequent pages. <u>marks</u> The calibration results apply to the particular unit-under-test only. The values given in this calibration certificate only to the values measured at the time of test & any uncertainties quoted will | alibration Condi | tion | | | |
| Hilzing Time : 30 minutes Sampling : As received Hent Pressure : (1000 ± 50) hPa Verence equipment Wulli-function sound calibrator, ET/2801/01 Signal generator, ET/2503/01 Ibration specification To perform the calibration of linearity and frequency response by multi-function sound calibrator. Ibration result Ibration results are detailed on the subsequent pages. marks The calibration results apply to the particular unit-under-test only. The values given in this calibration certificate only to the values measured at the time of test & any uncertainties quoted will | | the second devices and a second se | Relative Humidity | : (50 ± 20) % | |
| Terence equipment Wulti-function sound calibrator, ET/2801/01 Signal generator, ET/2503/01 To perform the calibration of linearity and frequecry response by multi-function sound calibrator. To perform the calibration of linearity and frequecry response by multi-function sound calibrator. The perform the calibration of linearity and frequecry response by multi-function sound calibrator. The results are detailed on the subsequent pages. Marks The calibration results apply to the particular unit-under-test only. The values given in this calibration certificate only to the values measured at the time of test & any uncertainties quoted will | bilizing Time | : 30 minutes | Sampling | : As received | |
| Vulti-function sound calibrator, ET/2801/01 Signal generator, ET/2503/01 To perform the calibration of linearity and frequecny response by multi-function sound calibrator. <u>Ibration result</u> The results are detailed on the subsequent pages. <u>marks</u> The calibration results apply to the particular unit-under-test only. The values given in this calibration certificate only to the values measured at the time of test & any uncertainties quoted will | bient Pressure | ; (1000 ± 50) hPa | | | |
| Vulti-function sound calibrator, ET/2801/01 Signal generator, ET/2503/01 To perform the calibration of linearity and frequecny response by multi-function sound calibrator. <u>Ibration result</u> The results are detailed on the subsequent pages. <u>marks</u> The calibration results apply to the particular unit-under-test only. The values given in this calibration certificate only to the values measured at the time of test & any uncertainties quoted will | | | | | |
| Signal generator, ET/2503/01 <i>Ibration specification</i> To perform the calibration of linearity and frequecry response by multi-function sound calibrator. <i>Ibration result</i> The results are detailed on the subsequent pages. <u>marks</u> The calibration results apply to the particular unit-under-test only. The values given in this calibration certificate only to the values measureed at the time of test & any uncertainties quoted will | and the second design of the s | | | | |
| <i>ibration specification</i> To perform the calibration of linearity and frequecny response by multi-function sound calibrator. <i>Ibration result</i> The results are detailed on the subsequent pages. <u>marks</u> The calibration results apply to the particular unit-under-test only. The calibration results calibration certificate only to the values measureed at the time of test & any uncertainties quoted will | | | | | |
| To perform the calibration of linearity and frequecny response by multi-function sound calibrator. Ibration result The results are detailed on the subsequent pages. <u>marks</u> The calibration results apply to the particular unit-under-test only. The values given in this calibration certificate only to the values measureed at the time of test & any uncertainties quoted will | Signal generator, ET | //2503/01 | | | |
| To perform the calibration of linearity and frequecny response by multi-function sound calibrator. Ibration result The results are detailed on the subsequent pages. <u>marks</u> The calibration results apply to the particular unit-under-test only. The values given in this calibration certificate only to the values measureed at the time of test & any uncertainties quoted will | alibration specifi | ication | | | |
| The results are detailed on the subsequent pages. marks The calibration results apply to the particular unit-under-test only. The values given in this calibration certificate only to the values measureed at the time of test & any uncertainties quoted will | | | onse by multi-function sound calit | brator. | |
| The results are detailed on the subsequent pages. marks The calibration results apply to the particular unit-under-test only. The values given in this calibration certificate only to the values measureed at the time of test & any uncertainties quoted will | alibration result | | | | |
| The calibration results apply to the particular unit-under-test only. The values given in this calibration certificate only to the values measureed at the time of test & any uncertainties quoted wa | | iled on the subsequent pages. | | | |
| The calibration results apply to the particular unit-under-test only. The values given in this calibration certificate only to the values measureed at the time of test & any uncertainties quoted wa | | | | 1 | |
| The values given in this calibration certificate only to the values measureed at the time of test & any uncertainties quoted will | Concerning the second | le each to the particular upit under to | ert ophy | | |
| | | | | est & any uncertainties guided w | 28 |
| | | | | | |
| ransportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement | | | | | |

Calibrated By :

Tommy TAM & . Tony MA (Technician)

Approved By: CHAN Chi Wai

The results shown in this certificate are traceable to the International System of Units (SI) or recognised measurement standards. This report shall not be reproduced unless with prior written approval from this laboratory.







8/F Block B, Veristrong Industrial Centre, 34-38 Au Pui Wan Street, Fo Tan, Hong Kong

T: +652 2695 8318 F: +852 2695 3944 E: etil@ets-testconsult.com W: www.ets-testconsult.com



Calibration Certificate

Certificate No. : CSA30088

Page: 2 of 3

Calibration Result:

1 Reference Sound Pressure Level : (Unit in: dB)

| Range / Mode | | | Reference Level | REF Frequency (kHz) | UUT Reading | Deviation | Expanded Uncertatiny | Coverage Factor |
|--|----------|-----------|--------------------|---------------------------|-------------|-----------|-------------------------|--------------------|
| | Self-cal | Before | 94.0 | | 93.2 | -0.8 | 0.13 | 2.0 |
| | Range | 40 to 130 | 104.0 | 1 | 103.2 | -0.8 | 0,13 | 2.0 |
| A-Weighting Mode Fast Self-cal Before | Fast | 114.0 | | 113.2 | -0.8 | 0.13 | 2.0 | |
| | 94.0 | | 93.1 | -0.9 | 0.13 | 2,0 | | |
| | Range | 40 to 130 | 104.0 | 1 | 103.1 | -0.9 | 0.13 | 2.0 |
| | Mode | Slow | 114.0 | | 113.2 | -0.8 | 0.13 | 2.0 |
| | Self-cal | After | 94.0 | | 94.0 | 0.0 | 0.13 | 2.0 |
| F | Range | 40 to 130 | 104.0 | 1 | 104.0 | 0.0 | 0.13 | 2.0 |
| | Mode | Fast | 114.0 | | 114.0 | 0.0 | 0.13 | 2.0 |
| A-Weighting | Self-cal | After | 94.0 | | 94.0 | 0.0 | 0.13 | 2.0 |
| | Range | 40 to 130 | 104.0 | 1 | 104.0 | 0.0 | 0.13 | 2.0 |
| | Mode | Slow | 114.0 | | 114.0 | 0.0 | 0.13 | 2.0 |
| | Self-cal | After | 94.0 | | 94.0 | 0.0 | 0.13 | 2.0 |
| | Range | 40 to 130 | 104.0 | 1 1 | 104.0 | 0.0 | 0.13 | 2.0 |
| | Mode | Fast | 114.0 | | 114.0 | 0.0 | 0.13 | 2.0 |
| C-Weighting | Self-cal | After | 94.0 | | 94.0 | 0.0 | 0.13 | 2.0 |
| | Range | 40 to 130 | 104.0 | 1 1 | 104.0 | 0.0 | 0.13 | 2.0 |
| | Mode | Slow | 114.0 | | 114.0 | 0.0 | 0.13 | 2.0 |

2 Measurement for other range on reference sound pressure level: (Unit in: dB)

| Ra | nge / Mode | | Reference Level | REF Frequency (kHz) | UUT Reading | Deviation | Expanded Uncertatiny | Coverage Factor | |
|-------------|------------|-----------|--------------------|---------------------------|-------------|-----------|-------------------------|--------------------|--|
| | Range | 20 to 100 | 94.0 | 1 | 94.0 | 0.0 | 0.13 | 2.0 | |
| A-Weighting | Mode | Fast | 04.0 | | 04.0 | 0.0 | 0.10 | | |
| A-weighting | Range | 0 | 94.0 | | 0.0 | -94.0 | 0.13 | 2.0 | |
| h | Mode | 0 | 94.0 | | 0.0 | -04.0 | 0.10 | 2.0 | |

....

Remark:

- The uncertainty quoted is based on 95 % confidence level.

- UUT reading are mean of three measurements.

- Deviation = UUT Reading - Reference Level

- Laboratory reference multi-function sound calibrator was used to adjust the "Self cal" reading of UUT.







Calibration Certificate

Certificate No. : CSA30088 Page : 3 of 3

Calibration Result:

Acoustic Sensitivity and Frequency Response:

3 Frequency Response A-Weighting (Unit in: dB)

| Range | Mode | Applied Level | Frequency (Hz) | Reference Level | UUT Reading | Deviation | IEC 61672-1:2002 class 1 Specification |
|-------------|------|------------------|-------------------|--------------------|-------------|--------------------|---|
| | | | 31.5 | 54.6 | 54.7 | 0.1 | -39.4 +/- 2.0 |
| | | | 63 | 67.8 | 68.0 | 0.2 | -26.2 +/- 1.5 |
| | | | 125 | 77.9 | 78.1 | 0.2 | -16.1 +/- 1.5 |
| | | | 250 | 85.4 | 85.6 | 0.2 | -8.6 +/- 1.4 |
| | | | 500 | 90.8 | 90.9 | 0.1 | -3.2 +/- 1.4 |
| 40 to 130 | Fast | 94 | 1000 (Ref.) | 94.0 | 94.0 | 0.0 | 0 +/- 1.1 |
| 11000000000 | | | 2000 | 95.1 | 94.9 | -0.2 | +1.2 +/- 1.6 |
| | | | 4000 | 94.9 | 94.0 | -0.9 | +1.0 +/- 1.6 |
| | | | 8000 | 92.9 | 90.2 | -2.7 | -1.1 (+2.1 ; - 3.1) |
| | | 12500 | 89.7 | 85.3 | -4.4 | -4.3 (+3.0 ; -6.0) | |
| | | | 16000 | 87.5 | 79.4 | -8.1 | -6.6 (+3.5 ; -17.0) |

4 Frequency Response C-Weighting : (Unit in: dB)

| Range | Mode | Applied Level | Frequency (Hz) | Reference Level | UUT Reading | Deviation | IEC 61672-1:2002 class 1 Specification | |
|---------------------|------|------------------|-------------------|--------------------|-------------|-----------|---|--------------|
| | | | 31.5 | 91.0 | 91.0 | 0.0 | -3.0 */- 2.0 | |
| | | | | 63 | 93.2 | 93.3 | 0.1 | -0.8 +/- 1.5 |
| | | | 125 | 93.8 | 94.0 | 0.2 | -0.2 */- 1.5 | |
| | | | 250 | 94.0 | 94.2 | 0.2 | 0.0 +/- 1.4 | |
| | | | 500 | 94.0 | 94.1 | 0.1 | 0.0 +/- 1.4 | |
| 40 to 130 | Fast | 94 | 1000 (Ref.) | 94.0 | 94.0 | 0.0 | 0 */- 1.1 | |
| and a second second | | | 2000 | 93.7 | 93.5 | -0.2 | -0.2 +/- 1.6 | |
| | | l t | 4000 | 93.1 | 92.2 | -0.9 | -0.8 */- 1.6 | |
| | | | 8000 | 91.0 | 88.3 | -2.7 | -3.0 (+2.1 ; -3.1) | |
| | | | 12500 | 87.8 | 83.4 | -4.4 | -6.2 (+3.0 ; -6.0) | |
| | | | 16000 | 85.6 | 77.4 | -8.2 | -8.5 (+3.5 ; -17.0) | |

- Expended uncertainty of measurement:

| [| Range (Hz) | (dB) | Range (Hz) | (dB) |
|-------|------------|------|------------|------|
| | 31.5 | 0.15 | 2000 | 0.13 |
| 1 | 63 | 0.13 | 4000 | 0.13 |
| 1 | 125 | 0.13 | 8000 | 0.14 |
| 94 dB | 250 | 0.12 | 12500 | 0.14 |
| 1 | 500 | 0.12 | 16000 | 0.14 |
| 1 | 1000 | 0.13 | | |

Remark:

IEC 61672 class 1 - Manufacturer specification:

- Signal level at 1000 Hz is set as indication of reference sound pressure level.

- The uncertainty quoted is based on 95 % confidence level with coverage factor k=2.0.

- UUT reading are mean of three measurements.

- Deviation = UUT Reading - Reference Level

End of certificate



| A STOCK | 東業德勤測試顧問有限公司 |
|---------|--------------------------------------|
| | 東業德勤測試顧問有限公司 ETS-TESTCONSULT LTD. |

| | Calibration record of Anemometer | | | | | |
|--|---|---|---|------------------------|--|--|
| Equipment Ref. No | o. :ET/EN/0 | 001/05 Manu | facturer : | AZ Instrument | | |
| Model No. | : AZ 89 | 908 Seria | No. : | 1064869 | | |
| Date of Check | :28-Oct- | 2022 Due [| Date : | 27-Oct-2023 | | |
| Method | | | | | | |
| 2 A fan with variou 3 Adjust the speed 4 Use the reference 5 Record the indice 6 Apply the correct | us speed control had a d and direction of the ce anemometer and th cated value of both an cted value in the reference | ength about 1m was use set in on end of the pip fan to achieve the targe ne unit under test to che emometer ence anemometer and d not over ±5% of the F | e et wind speeds eck the wind speed in calculate the corrected | | | |
| Reference Aner | nometer | | | | | |
| Equipment Ref. N | o. : <u>ET/121</u> | 5/01 Calib | ration Due Date : | 15-Aug-2024 | | |
| Results | | | | | | |
| Applied Range | | Reference Anemometer (m/s) | | Test (m/s) | | |
| (m/s) | Indicated Value | Corrected Value | Indicated Value | Corrected Value 0.0 | | |
| 0 | 0.00 | 0.00 | 0.0 | +0.1 | | |
| 2-3 | 2.52 | 2.51 | 2.4 | +0.1 | | |
| 4 - 6 9 - 11 | 5.36 | 5.50 | 9.8 | +0.2 | | |
| 14 - 16 | 15.0 | 15.3 | 14.7 | +0.6 | | |
| 18 - 20 | 18.9 | 19.2 | 18.5 | +0.7 | | |
| Acceptance Cri | | | | | | |
| The Anemomete deemed accepta * Delete as appro | ible * / unacceptab | : not comply * with t l e * for use. | he specified require | ements and is | | |
| | Л | | | 0 | | |



| EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | | J-1 |
|---|------|---------------|
| | | EMA2204/03/11 |
| Monthly EM&A Report | Rev. | 01 |
| | Date | Mar 23 |

APPENDIX J - NOISE IMPACT MONITORING RESULT

| 202 | ED 546/2040 Dart Shalkar Sawarana Starrad Sawarana Warka et Da Tai O | Page | J-2 |
|----------|--|------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | | EMA2204/03/11 |
| <u> </u> | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |

2023 Feb Noise Monitoring Data

Monitoring Location: NMS1N

| Date | Noise Monitoring (30min) | | | | |
|---------------|---|-----------|-----------|--|--|
| | Leq dB(A) | L10 dB(A) | L90 dB(A) | | |
| 1-Feb-23 | 53.5 | 55.9 | 49.1 | | |
| 7-Feb-23 | 59.4 | 59.5 | 47.1 | | |
| 13-Feb-23 | 64.2 | 62.0 | 44.6 | | |
| 23-Feb-23 | 54.0 | 57.4 | 48.7 | | |
| Average | 60.0 | | | | |
| Action Level: | When one valid documented complaint is received | | | | |
| Limit Level: | 75.0 dB(A) | | | | |

| SGS | ED 540/2040 Dart Shalkar Sawarana Starrad Sawarana Washa at Da Tai O | Page | J-3 |
|-----|--|------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| | Monthly EM&A Report | | 01 |
| | | Date | Mar 23 |

Monthly Environmental Monitoring & Audit Report for Port Shelter Phase 3, Po Toi O Sewerage Treatment Plant

2023 Feb Noise Monitoring Data

Monitoring Location: NMS2N1

| Date | No | Noise Monitoring (30min) | | | | | |
|---------------|---|--------------------------|-----------|--|--|--|--|
| Dale | Leq dB(A) | L10 dB(A) | L90 dB(A) | | | | |
| 1-Feb-23 | 52.6 | 54.3 | 51.4 | | | | |
| 7-Feb-23 | 56.2 | 58.4 | 47.6 | | | | |
| 13-Feb-23 | 72.9 | 75.8 | 67.6 | | | | |
| 23-Feb-23 | 57.0 | 60.5 | 45.9 | | | | |
| Average | | 67.1 | | | | | |
| Action Level: | When one valid documented complaint is received | | | | | | |
| Limit Level: | 75.0 dB(A) | | | | | | |

| SGS | ED 540/2040 Dart Chalder Courseans Stars 2 Courseans Wester at Da Tai O | Page | J-4 |
|-----|--|------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |

Monthly Environmental Monitoring & Audit Report for Port Shelter Phase 3, Po Toi O Sewerage Treatment Plant

2023 Feb Noise Monitoring Data

Monitoring Location: NMS3N

| Date | No | oise Monitoring (30m | in) | | |
|---------------|---|----------------------|------|--|--|
| Date | Leq dB(A) | L90 dB(A) | | | |
| 1-Feb-23 | 52.4 | 54.9 | 48.3 | | |
| 7-Feb-23 | 49.0 | 51.4 | 43.7 | | |
| 13-Feb-23 | 55.4 | 58.3 | 49.1 | | |
| 23-Feb-23 | 64.7 | 66.7 | 52.7 | | |
| Average | 59.5 | | | | |
| Action Level: | When one valid documented complaint is received | | | | |
| Limit Level: | 75.0 dB(A) | | | | |

| SGS | ED 540/2040 Dart Chalter Courseans Stars 2 Courseans Wester at Da Tai O | Page | J-5 |
|-----|--|------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |


Monthly Environmental Monitoring & Audit Report for Port Shelter Phase 3, Po Toi O Sewerage Treatment Plant

2023 Feb Noise Monitoring Data


Monitoring Location: NMS4N

| Date | No | Noise Monitoring (30min) | | | | | |
|---------------|---|--------------------------|------|--|--|--|--|
| Dale | Leq dB(A) | L90 dB(A) | | | | | |
| 1-Feb-23 | 58.8 | 61.6 | 52.1 | | | | |
| 7-Feb-23 | 50.8 | 53.8 | 46.3 | | | | |
| 13-Feb-23 | 47.9 | 51.3 | 39.1 | | | | |
| 23-Feb-23 | 48.7 | 51.3 | 43.6 | | | | |
| Average | 54.1 | | | | | | |
| Action Level: | When one valid documented complaint is received | | | | | | |
| Limit Level: | 75.0 dB(A) | | | | | | |


| SGS | ED 546/2046 Dart Chalter Courseans Stars 2 Courseans Wester of Da Tai O | Page | J-6 |
|-----|--|------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| | Monthly EM&A Report | | 01 |
| | | Date | Mar 23 |




| SGS | ED 516/2016 Dart Shaltar Sawarana Stana? Sawarana Warka at Da Tai O | Page | J-7 |
|-----|--|------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| | Monthly EM&A Report | Rev. | 01 |
| | Monthly EM&A Report | | Mar 23 |



| SGS | ED 540/0040 Dest Shelter Severage Stere? Severage Wester of De Tei O | Page | J-8 |
|-----|--|------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| | Monthly EM&A Report | | 01 |
| | | | Mar 23 |



| SGS | ED 546/2046 Dart Chalter Courseans Stars 2 Courseans Wester at Da Tai O | Page | J-9 |
|-----|--|------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| | Monthly EM&A Report | | 01 |
| | | Date | Mar 23 |





| EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage | Page | K-1 |
|--|------|---------------|
| Works at Po Toi O | Ref# | EMA2204/03/11 |
| Monthly EM&A Report | Rev. | 01 |
| | Date | Mar 23 |

APPENDIX K – MONTHLY SUMMARY OF WASTE FLOW



| | Monthly Summary waste Flow Table for 2023 Year | | | | | | | | | | |
|---------------|--|--|------------------------------|--------------------------------|-------------------------------|------------------|---|-----------------------------------|-----------------------------|-------------------|-------------------------------------|
| | | Actual Quan | tities of Inert | C&D Materi | als Generate | ed Monthly | Actual Quantities of C&D Wastes Generated Monthly | | | | Monthly |
| Month | Total Quantity Generated | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposal as Public Fill | Imported Fill | Metals | Paper / Cardboard Packaging | Plastics (see note 3) | Chemical Waste | Other, e.g. general refuse |
| | (in '000m³) | (in '000m³) | (in '000m³) | (in '000m³) | (in '000m³) | (in '000m³) | [in '000kg] | [in '000kg] | [in '000kg] | [in '000kg] | [in Tonne] |
| Jan | 0.003 | 0.000 | 0.000 | 0.000 | 0.003 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 |
| Feb | 0.007 | 0.000 | 0.000 | 0.000 | 0.007 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 |
| Mar | | | | | | | | | | | |
| Apr | | | | | | | | | | | |
| Мау | | | | | | | | | | | |
| June | | | | | | | | | | | |
| Sub- Total | 0.010 | 0.000 | 0.000 | 0.000 | 0.010 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 |
| July | | | | | | | | | | | |
| Aug | | | | | | | | | | | |
| Sep | | | | | | | | | | | |
| Oct | | | | | | | | | | | |
| Nov | | | | | | | | | | | |
| Dec | | | | | | | | | | | |
| Total | 0.003 | 0.000 | 0.000 | 0.000 | 0.003 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 |

Monthly Summary Waste Flow Table for 2023 Year

Note:

1) The performance targets are given in the Environmental Management Plan.

(2) The waste flow table shall also include C&D materials to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.



APPENDIX L - IMPLEMENTATION SCHEDULE OF RECOMMENDED MITIGATION MEASURES

| 000 | ED 540/2040 - Dart Chalter Coursense Stars 2 - Coursense Warks at Da Tai O | Page | L-2 |
|------------|--|------|--|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | Ref# EMA2204/03/11 Rev. 01 |
| JUJ | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |

| EIA | EM | Recommended Mitigation Measures * | Objectives of the | Implementation | Location of | Duration of the | Implementation | Relevant |
|--------|------------|--|----------------------------------|------------------|-----------------|-----------------------|-------------------|---------------|
| Ref. | & A | | Recommended Measure & | Agent | the measure | measure | stages | Legislation & |
| | Ref. | | Main Concerns to address | | | | | Guidelines |
| Air Qu | ality imp | act | | | | | | |
| Projec | t Specifie | c Measures | | | | | | |
| 3.8 | A1 | Deodourizer should have at least 99.5% hydrogen sulfide removal | To minimize odour nuisance to | DSD | Sewage | Throughout | Operational phase | EIAO-TM |
| | | efficiency. | sensitive receivers | | Treatment Plant | operational phase | | |
| 3.8 | A2 | Odourous materials (sludge, screenings and grits, worn filter) | To minimize odour nuisance to | DSD | Sewage | Throughout | Operational phase | EIAO-TM |
| | | should be stored and removed in sealed tankers and containers. | sensitive receivers | | Treatment Plant | operational phase | | |
| 3.8 | A3 | Sludge should be transferred to sludge tanker by coupling | To minimize odour nuisance to | DSD | Sewage | Throughout | Operational phase | EIAO-TM |
| | | method. | sensitive receivers | | Treatment Plant | operational phase | | |
| 3.8 | A4 | During release of pressure from the tanker, the odourous gas | To minimize odour nuisance to | DSD | Sewage | Throughout | Operational phase | EIAO-TM |
| | | should be discharged into the sludge storage room for extraction | sensitive receivers | | Treatment Plant | operational phase | | |
| | | to deodourization unit. | | | | | | |
| 3.8 | A5 | Regular inspection should be conducted to check for leakage of | To minimize odour nuisance to | DSD | Sewage | Throughout | Operational phase | EIAO-TM |
| | | odourous gas. | sensitive receivers | | Treatment Plant | operational phase | | |
| 3.8 | A6 | Maintain the removal efficiency of screenings and grits by | To maintain the removal | DSD | Sewage | Throughout | Operational phase | EIAO-TM |
| | | flushing the screens and grit sump regularly to prevent buildup of | efficiency of screenings and | | Treatment Plant | operational phase | | |
| | | solids | grits | | | | | |
| 3.8 | A7 | Maintain the efficiency of MBR membrane by removing | To maintain the efficiency of | DSD | Sewage | Throughout | Operational phase | EIAO-TM |
| | | organic and inorganic debris regularly | MBR membrane | | Treatment Plant | operational phase | | |
| 3.8 | A8 | Replace worn filter to maintain the odour removal efficiency at | To minimize odour nuisance to | DSD | Sewage | Throughout | Operational phase | EIAO-TM |
| | | 99.5% | sensitive receivers | | Treatment Plant | operational phase | | |
| 3.8 | A9 | Clean all the tanks with water regularly | To minimize odour nuisance to | DSD | Sewage | Throughout | Operational phase | EIAO-TM |
| | | | sensitive receivers | | Treatment Plant | operational phase | | |
| Genera | al/Standa | ard Measures | | | | | | |
| 3.8 | A10 | Good housekeeping to minimize dust generation, e.g. by | To minimize dust generation | DSD's Contractor | Whole | Throughout | Construction | EIAO-TM, |
| | | properly handling and storing dusty materials | | | construction | construction phase | Phase | APCO |
| | | | | | site | F | | |
| 3.8 | A11 | Adopt dust control measures, such as dust suppression using | To minimize dust generation | DSD's Contractor | Whole | Throughout | Construction | EIAO-TM, |
| | | water spray on exposed soil (at least 4 times per day), in areas | due to erosion | | construction | construction phase | phase | APCO |
| | | with dusty construction activities and during material handling | | | site | F | | |

| 000 | ED 546/2016 Dart Shalter Sowarana Stana? Sowarana Warka at Da Tai O | Page | L-3 |
|------------|--|------|---------------|
| CCC | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| JUD | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |

| EIA | EM & | Recommended Mitigation Measures * | Objectives of the | Implementation | Location of | Duration of the | Implementation | Relevant |
|------|--------|---|--|----------------|--------------|-----------------|----------------|---------------|
| Ref. | A Ref. | | Recommended Measure & | Agent | the measure | measure | stages | Legislation & |
| | | | Main Concerns to address | | | | | Guidelines |
| 3.8 | A12 | Store cement bags in shelter with 3 sides and the | To prevent leakage of cement | DSD's | Whole | Throughout | Construction | EIAO-TM, APCO |
| | | top covered by impervious materials if the stack | | Contractor | construction | construction | phase | |
| | | exceeds 20 bags | | | site | phase | | |
| 3.8 | A13 | Maintain a reasonable height when dropping | To minimize dust generation during movement of excavated | DSD's | Whole | Throughout | Construction | EIAO-TM, APCO |
| | | excavated materials to limit dust generation | materials | Contractor | construction | construction | phase | |
| | | | | | site | phase | | |
| 3.8 | A14 | Limit vehicle speed within construction site and in | To minimize dust generation due to traffic movement | DSD's | Whole | Throughout | Construction | EIAO-TM, APCO |
| | | Po Toi O to 10km/hr and confine vehicle | | Contractor | construction | construction | phase | |
| | | movement in haul road | | | site | phase | | |
| 3.8 | A15 | Minimize exposed earth after completion of work in | To minimize dust generation due to erosion | DSD's | Whole | Throughout | Construction | EIAO-TM, APCO |
| | | a certain area by hydroseeding, vegetating, soil | | Contractor | construction | construction | phase | |
| | | compacting or covering with bitumen | | | site | phase | | |
| 3.8 | A16 | Provide wheel washing at construction site exit to | To prevent dust from being brought offsite | DSD's | Whole | Throughout | Construction | EIAO-TM, APCO |
| | | clean the vehicle body and wheel | | Contractor | construction | construction | phase | |
| | | | | | site | phase | | |
| 3.8 | A17 | Cover materials on trucks before leaving the | To prevent falling of debris during traffic movement and by wind | DSD's | Whole | Throughout | Construction | EIAO-TM, APCO |
| | | construction site to prevent debris from dropping | | Contractor | construction | construction | phase | |
| | | during traffic movement or being blown away by | | | site | phase | | |
| | | wind | | | | | | |
| 3.8 | A18 | Regular maintenance of plant equipment to | To minimize black smoke emission | DSD's | Whole | Throughout | Construction | EIAO-TM, APCO |
| | | prevent black smoke emission | | Contractor | construction | construction | phase | |
| | | | | | site | phase | | |
| 3.8 | A19 | Throttle down or switch off unused machines or | To minimize unnecessary emission | DSD's | Whole | Throughout | Construction | EIAO-TM, APCO |
| | | machine in intermittent use | | Contractor | construction | construction | phase | |
| | | | | | site | phase | | |
| 3.8 | A20 | Minimize excavation area as far as possible | To minimize dust emission and potential release of odour from | DSD's | Whole | Throughout | Construction | EIAO-TM, APCO |
| | | | exposed ground | Contractor | construction | construction | phase | |
| | | | | | site | phase | | |

| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Page | L-4 |
|-----|--|------|---------------|
| | EF-510/2016 - Folt Sheller Sewerage, Stages - Sewerage Works at Folio O | Ref# | EMA2204/03/11 |
| JUJ | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |

| EIA | EM & | Recommended Mitigation Measures * | Objectives of the | Implementation | Location of | Duration of the | Implementation | Relevant |
|------|--------|--|---|----------------|----------------|-----------------|----------------|---------------|
| Ref. | A Ref. | | Recommended Measure & | Agent | the measure | measure | stages | Legislation & |
| | | | Main Concerns to address | | | | | Guidelines |
| 3.8 | A21 | Store odourous excavated materials in covered | To minimize odour nuisance to sensitive receivers | DSD's | Whole | Throughout | Construction | EIAO-TM, APCO |
| | | containers and remove off-site as soon as possible | | Contractor | construction | construction | phase | |
| | | within 24 hours | | | site | phase | | |
| 3.8 | A22 | Cover open stockpiles of construction materials | To prevent soil erosion under rainstorm | DSD's | Whole | Throughout | Construction | EIAO-TM, APCO |
| | | (e.g. aggregates, sand and fill materials) with | | Contractor | construction | construction | phase | |
| | | impermeable materials such as tarpaulin during | | | site | phase | | |
| | | rainstorms | | | | | | |
| 3.8 | A23 | Hoarding of not less than 2.4 m high shall be | To minimize dust emission | DSD's | Whole | Throughout | Construction | EIAO-TM, APCO |
| | | erected from ground level to surround the | | Contractor | construction | construction | phase | |
| | | construction site for sewage treatment plant along | | | site | phase | | |
| | | Po Toi O Chuen Road except for a construction | | | | | | |
| | | site entrance or exit | | | | | | |
| 3.8 | A24 | Carry out air quality monitoring throughout the | To monitor construction dust level | DSD's | At | Prior to and | Construction | EIAO-TM |
| | | construction period | | Contractor | representative | throughout | phase | |
| | | | | | ASRs | construction | | |
| | | | | | | phase | | |
| 3.8 | A25 | Carry out regular site inspection to audit the | To check the implementation status and effectiveness of | DSD's | Whole | Throughout | Construction | EIAO-TM, APCO |
| | | implementation of mitigation measures | mitigation measures | Contractor | construction | construction | phase | |
| | | | | | site | phase | | |

| | ED 540/2010 Dest Chalter Compress Stage? Compress Works at De Tei O | Page | L-5 |
|------------|--|------|---------------------|
| CCC | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 01 |
| JUJ | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |

| EIA | EM | Recommended Mitigation Measures * | Objectives of the | Implementation | Location of | Duration of the | Implementation | Relevant |
|--------|----------|---|---|---------------------|-------------------------------|-------------------------------------|-----------------------|---------------|
| Ref. | & A | | Recommended Measure & | Agent | the measure | measure | stages | Legislation & |
| | Ref. | | Main Concerns to address | | | | | Guidelines |
| Noise | Impact | I | I | | | | | |
| Projec | t Specif | ic Measures | | | | | | |
| 4.7 | N1 | Use hand-held plant equipment or manual equipment within village area | To minimize construction noise level | DSD's Contractor | Whole construction site | Throughout construction phase | Construction phase | NCO, EIAO-TM |
| 4.7 | N2 | For HDD, enclose the stationary plant equipment on three sides with cover. Only the side facing the sea shall be opened for heat exhaustion. | To lower noise transmission | DSD's Contractor | HDD work site | Throughout construction phase | Construction Phase | NCO, EIAO-TM |
| 4.7 | N3 | Generator should be placed at a fixed location at least 5-6m away from the NSRs and screened by noise barrier whenever excavation work has to be carried out at their front doors | To lower noise transmission | DSD's Contractor | Whole construction site | Throughout construction phase | Construction Phase | NCO, EIAO-TM |
| 4.7 | N4 | Avoid carrying out noisy activities at the same time. The work front of village sewer installation near NSRs PTO_N1 and PTO_N3 shall not be conducted concurrently with installation of Po Toi O Chuen Road sewer and horizontal directional drilling respectively. | To minimize noise production | DSD's Contractor | Whole construction site | Throughout construction phase | Construction Phase | NCO, EIAO-TM |
| 4.7 | N5 | Vibratory poker shall only be operated 4m away from NSR and with noise barrier properly erected. Surfacing work within 4m from NSR shall be carried out by manual method | To minimize noise production | DSD's Contractor | Whole construction site | Throughout construction phase | Construction phase | NCO, EIAO-TM |
| Gene | ic/Stand | dard Measures | | | • | | | L |
| 4.7 | N6 | Schedule noisy activities to minimise exposure of nearby NSRs to high levels of construction noise | To minimize construction noise level | DSD's Contractor | Whole construction site | Throughout construction phase | Construction Phase | NCO, EIAO-TM |
| 4.7 | N7 | Use Quality Powered Mechanical Equipment (QPME) which produces lower noise level | To minimize construction noise level | DSD's Contractor | Whole construction site | Throughout construction phase | Construction Phase | NCO, EIAO-TM |
| 4.7 | N8 | Erect 3m high mobile barriers with skid footing and a small cantilevered upper portion within a few metres of stationary plants and within about 5m of more mobile plant. | To lower noise transmission | DSD's Contractor | Whole construction site | Throughout construction phase | Construction phase | NCO, EIAO-TM |

| | ED 516/2016 Dest Shalter Sourcease Stars? Sourcease Wester at De Tei O | Page | L-6 |
|-----|--|------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| JUJ | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |

| EIA | EM & | Recommended Mitigation Measures * | Objectives of the | Implementation | Location of | Duration of the | Implementation | Relevant |
|------|--------|---|--------------------------------|----------------|----------------|-----------------|----------------|---------------|
| Ref. | A Ref. | | Recommended Measure & | Agent | the measure | measure | stages | Legislation & |
| | | | Main Concerns to address | | | | | Guidelines |
| 4.7 | N9 | Hand-held breaker shall be fitted with mufflers. A movable enclosure made | To lower noise transmission | DSD's | Whole | Throughout | Construction | EIAO-TM, APCO |
| | | up of plywood is proposed to surround both worker and breaker during | | Contractor | construction | construction | phase | |
| | | breaking process. The internal wall of the enclosure should be laid with | | | site | phase | | |
| | | sound absorbent such as mineral wool. | | | | | | |
| 4.7 | N10 | Regular maintenance of plant equipment to prevent noise emission due to | To prevent noise emission due | DSD's | Whole | Throughout | Construction | EIAO-TM, APCO |
| | | impair | to impair | Contractor | construction | construction | phase | |
| | | | | | site | phase | | |
| 4.7 | N11 | Position mobile noisy equipment in location and direction away from NSR | To minimize noise transmission | DSD's | Whole | Throughout | Construction | EIAO-TM, APCO |
| | | | to NSR | Contractor | construction | construction | phase | |
| | | | | | site | phase | | |
| 4.7 | N12 | Use silencer or muffler on plant equipment and should be properly | To minimize noise transmission | DSD's | Whole | Throughout | Construction | EIAO-TM, APCO |
| | | maintained | | Contractor | construction | construction | phase | |
| | | | | | site | phase | | |
| 4.7 | N13 | Throttle down or switch off unused machines or machine in Intermittent | To minimize noise production | DSD's | Whole | Throughout | Construction | EIAO-TM, APCO |
| | | use between work | | Contractor | construction | construction | phase | |
| | | | | | site | phase | | |
| 4.7 | N14 | Make good use of stockpiles or other structures for noise screening | To minimize noise transmission | DSD's | Whole | Throughout | Construction | EIAO-TM, APCO |
| | | | | Contractor | construction | construction | phase | |
| | | | | | site | phase | | |
| 4.7 | N15 | Mobile plant should be sited as far away from NSRs as possible | To minimize noise transmission | DSD's | Whole | Throughout | Construction | EIAO-TM, APCO |
| | | | | Contractor | construction | construction | phase | |
| | | | | | site | phase | | |
| 4.7 | N16 | Reduce the percentage on-time for some noisy PMEs | To mimize noise production | DSD's | Whole | Throughout | Construction | EIAO-TM, APCO |
| | | | | Contractor | construction | construction | phase | |
| | | | | | site | phase | | |
| 4.7 | N17 | Carry out noise monitoring | To monitor construction noise | DSD's | At | Prior to and | Construction | EIAO-TM, APCO |
| | | | level | Contractor | representative | throughout | phase | |
| | | | | | NSRs | construction | | |
| | | | | | | phase | | |

| | ED 540/2040 Dert Chelter Couverage Stars? Couverage Works of De Tei O | Page | L-7 |
|-----|--|------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| JUJ | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |

| EIA | EM | Recommended Mitigation Measures * | Objectives of the | Implementation | Location of | Duration of | Implementation | Relevant |
|--------|----------|---|----------------------------------|----------------|----------------------|--------------|----------------|------------------|
| Ref. | & A | | Recommended Measure & | Agent | the measure | the | stages | Legislation & |
| | Ref. | | Main Concerns to address | | | measure | | Guidelines |
| Water | Quality | Impact | | | | | | |
| Projec | t Specif | ic Measures | | | | | | |
| 5.8 | W1 | Divert the water from outfall of W3 (stream near Fairway Vista) during open cut | To prevent the excavated | DSD's | Whole | Throughout | Construction | ProPECC PN 1/94, |
| | | excavation for laying of gravity sewer nearby | materials from falling into the | Contractor | construction site | construction | phase | EIAOTM |
| | | | water and being carried into the | | 3110 | phase | | |
| | | | sea | | | | | |
| 5.8 | W2 | Place sandbag along the upstream section of the stream near Fairway Vista and | To prevent the excavated | DSD's | Whole | Throughout | Construction | ProPECC PN 1/94, |
| | | along rocky shore during open cut excavation for laying of gravity sewers/rising | materials from falling into the | Contractor | construction | construction | Phase | EIAOTM |
| | | mains nearby. | water and being carried into the | | site | phase | | |
| | | | sea | | | | | |
| 5.8 | W3 | Intercept the water from u-channel at the foot of the slope where the STP will be | To prevent water from entering | DSD's | Whole | Throughout | Construction | EIAO-TM |
| | | built | the construction site | Contractor | construction site | construction | Phase | |
| | | | | | Unite - | phase | | |
| 5.8 | W4 | Install cofferdam around the proposed excavation area for entry pit of HDD work | To prevent debris from entering | DSD's | HDD work site | Throughout | Construction | EIAO-TM |
| | | to prevent falling of debris into the sea | the waterbodies | Contractor | | construction | Phase | |
| | | | | | | phase | | |
| 5.8 | W5 | Install sheet piles in marine waters by vibratory action. | To minimize dispersion of | DSD's | Whole | Throughout | Construction | EIAO-TM |
| | | | marine sediment | Contractor | construction site | construction | phase | |
| | | | | | | phase | | |
| 5.8 | W6 | Marine works (dredging, construction and installation works at diffuser location, | To minimize dispersion of | DSD's | Whole | Throughout | Construction | EIAO-TM |
| | | backfilling) shall be carried out inside the watertight cofferdam. The cofferdam | marine sediment | Contractor | construction site | construction | Phase | |
| | | can only be removed after completion of work | | | | phase | | |
| 5.8 | W7 | Dredging should be carried out by grab dredgers anchored outside the cofferdam. | To minimize dispersion of | DSD's | Whole | Throughout | Construction | EIAO-TM |
| | | The marine sediment should be placed in sealed compartment of the marine | marine sediment | Contractor | construction site | construction | Phase | |
| | | barge. | | | | phase | | |
| 5.8 | W8 | Water removed from the cofferdam should be desilted before discharge back into | | DSD's | Whole | Throughout | Construction | EIAO-TM |
| | | the sea. | To prevent discharge of silty | Contractor | construction site | construction | phase | |
| | | | water into the sea | | | phase | | |

| | ED 516/2016 David Shaltar Sawaraga Stage? Sawaraga Warks at Da Tai O | Page | L-8 |
|-----|--|------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| JUJ | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |

| EIA | EM & A | Recommended Mitigation Measures * | Objectives of the | Implementation | Location of | Duration of the | Implementation | Relevant Legislation & |
|--------|--------------|--|----------------------------------|----------------|-----------------|--------------------|----------------|------------------------|
| Ref. | Ref. | | Recommended Measure & | Agent | the measure | measure | stages | Guidelines |
| | | | Main Concerns to address | | | | | |
| 5.8 | W9 | Carry out water quality monitoring at water sensitive receivers before and during | To identify any water quality | DSD's | Water | Before and | Construction | EIAO-TM |
| | | cofferdam installation works, throughout dredging works, and during cofferdam | impact due to construction | Contractor | Monitoirng | throughout | phase | |
| | | extraction works | works | | Stations | installation and | | |
| | | | | | | extraction works | | |
| | | | | | | of cofferdam | | |
| 5.8 | W10 | The following summarizes the precautionary measures for | To prevent emergency | DSD | Sewage | Operational phase | Operational | EIAO-TM |
| | | minimizing chance of emergency discharge: | discharge | | Treatment Plant | | phase | |
| | | Provision of dual power by CLP; | | | | | | |
| | | · Equipped with Supervisory control and data acquisition system (SCADA), which | | | | | | |
| | | signals to the operation and maintenance personnel for emergency attendance in | | | | | | |
| | | case of plant failure; | | | | | | |
| | | Provision of standby pump and screen at the PTOSTW. | | | | | | |
| | | Provision of emergency generator within 4 hours by DSD's future term contractor. | | | | | | |
| | | Provision of emergency storage with capacity of 4-hr sewage retention time. | | | | | | |
| | | Arrangement of tankers for removing incoming sewage to other sewage treatment | | | | | | |
| | | plants for treatment. | | | | | | |
| 5.8 | W11 | Carry out water quality monitoring at water sensitive receivers during normal | To identify any water quality | DSD | At | 6 months before | Operational | WPCO, EIAO-TM |
| | | operation | impact due to the normal | | representative | and in 1st year of | phase | |
| | | | operation of the Sewage | | WSRs | operation | | |
| | | | Treatment Plant (STP) | | | | | |
| Generi | c/Standard N | leasures | | | | | - | |
| 5.8 | W12 | Set up sedimentation tank for settling suspended solids in wastewater before | To reduce the amount of | DSD's | Whole | Throughout | Construction | ProPECC PN 1/94, |
| | | discharge into storm drains. Sand/silt removal facilities such as sand traps, silt traps | suspended solid in wastewater | Contractor | construction | construction | phase | EIAO-TM |
| | | and sedimentation basin should be provided with adequate capacity. | | | site | phase | | |
| 5.8 | W13 | Follow ProPECC PN 1/94 "Construction Site Drainage" as far as practicable | To minimize surface runoff and | DSD's | Whole | Throughout | Construction | ProPECC PN 1/94, |
| | | | chance of erosion | Contractor | construction | construction | phase | EIAO-TM |
| | | | | | site | phase | | |
| 5.8 | W14 | Construct catchpits and perimeter channels prior to commencement of site formation | To stop runoff from flowing | DSD's | Whole | Throughout | Construction | ProPECC PN 1/94, |
| | | works and earthworks. | across the construction site | Contractor | construction | construction | phase | EIAO-TM |
| | | | | | site | phase | | |
| 5.8 | W15 | Maintain silt removal facilities, channels, manholes before and after rainstorm. | To prevent failure that may lead | DSD's | Whole | Throughout | Construction | ProPECC PN 1/94, |
| | | | to flooding | Contractor | construction | construction | phase | EIAO-TM |
| | | | | | site | phase | | |

| 000 | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Page | L-9 |
|-----|--|------|---------------|
| | | Ref# | EMA2204/03/11 |
| JUJ | Monthly EM&A Report | Rev. | 01 |
| | ······································ | Date | Mar 23 |

| EIA Ref. | EM & A Ref. | Recommended Mitigation Measures * | Objectives of the Recommended Measure & Main Concerns to address | Implementation Agent | Location of the measure | Duration of the measure | Implementation stages | Relevant Legislation & Guidelines |
|-------------|----------------|--|--|-------------------------|-------------------------------|-------------------------------------|--------------------------|---|
| 5.8 | W16 | Remove silt and grit from silt trap at regular interval. | To prevent blockage the may lead to flooding | DSD's Contractor | Whole construction site | Throughout construction phase | Construction phase | ProPECC PN 1/94, EIAO-TM |
| 5.8 | W17 | Well design works program to minimize the work areas to minimize the soil exposure and site runoff. | To minimize surface runoff and chance of erosion | DSD's Contractor | Whole construction site | Throughout construction phase | Construction phase | ProPECC PN 1/94, EIAO-TM |
| 5.8 | W18 | Arrange soil excavation works outside rainy seasons (April to September) as far as possible. If this cannot be achieved, the following measures should be implemented: - Cover temporary exposed slope surfaces with impermeable materials, e.g. tarpaulin - Protect temporary access roads by crushed stone or gravel - Provide intercepting channels along crest/edge of excavation - Carry out adequate surface protection measures well before the arrival of a rainstorm | To minimize surface runoff and chance of erosion | DSD's Contractor | Whole construction site | Throughout construction phase | Construction phase | ProPECC PN 1/94, EIAO-TM |
| 5.8 | W19 | Minimize exposed earth after completion of work in a certain area by hydroseeding, vegetating, soil compacting or covering with bitumen | To prevent soil erosion under Rainstorm | DSD's Contractor | Whole construction site | Throughout construction phase | Construction phase | ProPECC PN 1/94, EIAO-TM |
| 5.8 | W20 | Prevent rainwater from entering trenches. Excavation of trenches should be dug and backfilled in short sections during rainy seasons. Remove silt in rainwater collected from the trenches or foundation excavations prior to discharge to storm drains. | To prevent soil erosion under Rainstorm | DSD's Contractor | Whole construction site | Throughout construction phase | Construction phase | ProPECC PN 1/94, EIAO-TM |
| 5.8 | W21 | Cover open stockpiles of construction materials (e.g. aggregates, sand and fill materials) with impermeable materials such as tarpaulin during rainstorms. | To prevent soil erosion under rainstorm | DSD's Contractor | Whole construction site | Throughout construction phase | Construction phase | ProPECC PN 1/94, EIAO-TM |
| 5.8 | W22 | Cover and temporary seal manholes to prevent silt, construction materials or debris and surface runoff from entering foul sewers. | To prevent overloading of foul sewers | DSD's Contractor | Whole construction site | Throughout construction phase | Construction phase | ProPECC PN 1/94, EIAO-TM |
| 5.8 | W23 | Remove waste from the construction site regularly. | To prevent waste accumulation | DSD's Contractor | Whole construction site | Throughout construction phase | Construction phase | EIAO-TM, APCO |
| 5.8 | W24 | Apply discharge license for effluent discharge. Treat the discharge to comply with the requirement in TM-DSS. | To ensure compliance with effluent discharge requirement | DSD's Contractor | Whole construction site | Throughout construction phase | Construction phase | WPCO, TM-DSS, EIAOTM |

| | ED 516/2016 Dest Shelter Severage Stage? Severage Werks at De Tei O | Page | L-10 |
|------------|--|--------------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# EMA2204 | EMA2204/03/11 |
| JUJ | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |

| EIA | EM & A | Recommended Mitigation Measures * | Objectives of the | Implementation | Location of | Duration of the | Implementation | Relevant |
|------|--------|--|---------------------------------|----------------|-----------------|-------------------|-------------------|-------------------|
| Ref. | Ref. | | Recommended Measure & | Agent | the measure | measure | stages | Legislation & |
| | | | Main Concerns to address | | | | | Guidelines |
| 5.8 | W25 | Reuse treated effluent onsite, e.g. dust suppression, wheel washing and general cleaning. | To minimize wastewater | DSD's | Whole | Throughout | Construction | Waste Disposal |
| | | | generation | Contractor | construction | construction | phase | Ordinance, EIAO- |
| | | | | | site | phase | | ТМ |
| 5.8 | W26 | Monitor effluent water quality | To ensure compliance with | DSD's | Whole | Throughout | Construction | WPCO, EIAO-TM |
| | | | effluent discharge requirement | Contractor | construction | construction | phase | |
| | | | | | site | phase | | |
| 5.8 | W27 | Register as chemical waste producer if chemical waste will be generated. | To control chemical waste | DSD's | Whole | Throughout | Construction | Waste Disposal |
| | | | | Contractor | construction | construction | phase | (Chemical |
| | | | | | site | phase | | Waste) (General) |
| | | | | | | | | Regulation, EIAO- |
| | | | | | | | | тм |
| 5.8 | W28 | Perform maintenance of vehicles and equipment that have oil leakage and spillage potential on | To prevent oil leakage or | DSD's | Whole | Throughout | Construction | Waste Disposal |
| | | hard standings within a bunded area with sumps and oil interceptors. | spillage | Contractor | construction | construction | phase | (Chemical |
| | | | | | site | phase | | Waste) (General) |
| | | | | | | | | Regulation, EIAO- |
| | | | | | | | | ТМ |
| 5.8 | W29 | Dispose chemical waste in accordance to Waste Disposal Ordinance. Follow the Code of Practice | To avoid accident in waste | DSD's | Whole | Throughout | Construction | Waste Disposal |
| | | on the Packaging, Labelling and Storage of Chemical Wastes, examples as follows: | storage and handling | Contractor | construction | construction | phase | Ordinance, EIAO- |
| | | - Store chemical wastes with suitable containers to avoid leakage or spillage during storage, | | | site | phase | | ТМ |
| | | handling and transport | | | | | | |
| | | - Label chemical waste containers according to the CoP to notify and warn the waste handlers | | | | | | |
| | | - Store chemical wastes at designated safe location with adequate space | | | | | | |
| 5.8 | W30 | Provide sufficient chemical toilets with regular maintenance by registered waste collector where | To proper collection of tasks | DSD's | Whole | Throughout | Construction | Waste Disposal |
| | | necessary | force waste | Contractor | construction | construction | phase | Ordinance, EIAO- |
| | | | | | site | phase | | ТМ |
| 5.8 | W31 | Provide a drip tray/container underneath the bentonite recycling system | To prevent any leaked bentonite | DSD's | Whole | Throughout | Construction | EIAO-TM |
| | | | from entering the watercourse | Contractor | construction | construction | phase | |
| | | | or sea | | site | phase | | |
| 5.8 | W32 | Carry out regular site inspection to audit the implementation of mitigation measures | To check the implementation | DSD's | Whole | Throughout | Construction | EIAO-TM, APCO |
| | | | status and effectiveness of | Contractor | construction | construction | phase | |
| | | | mitigation measures | | site | phase | | |
| 5.8 | W33 | Carry out effluent quality monitoring at location specified in the discharge licence | To ensure compliance with | DSD | Effluent outlet | Operational phase | Operational phase | WPCO, EIAO-TM |
| | | | effluent discharge requirement | | | | | |

| | ED 516/2016 Dert Shelter Severage Stage? Severage Werke at De Tei O | Page | L-11 |
|------------|--|------------------------------|---------------|
| CCC | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# EMA2204/03/* Rev. 01 | EMA2204/03/11 |
| JUJ | Monthly EM&A Report | | 01 |
| | | Date | Mar 23 |

| EIA | EM & | Recommended Mitigation Measures * | Objectives of the | Implementation | Location of | Duration of the | Implementation | Relevant |
|----------|------------|--|---|----------------|----------------------|--------------------|----------------|---------------|
| Ref. | Α | | Recommended Measure & | Agent | the measure | measure | stages | Legislation & |
| | Ref. | | Main Concerns to address | | | | _ | Guidelines |
| Terrestr | ial Ecolog | y | | | | | | |
| Project | Specific M | leasures | | | | | | |
| 6.12 | E1 | Erect bright color fencing along the boundary of the undisturbed region of the shrubland and | To protect the shrub from being | DSD's | Whole | Throughout | Construction | EIAO-TM |
| | | woodland, and around Diospyros vaccinioides, a plant species of conservation importance, | Damaged | Contractor | construction site | construction | phase | |
| | | near the work boundary to remind workers not to trespass or occupy the area, and to be | | | | phase | | |
| | | careful during operation of equipment. | | | | | | |
| 6.12 | E2 | Reinstate the disturbed rocky shore with the rocks temporarily removed | To restore the rocky shore | DSD's | HDD work site | After completion | Construction | EIAO-TM |
| | | | habitat | Contractor | | of works near the | Phase | |
| | | | | | | rocky shore | | |
| 6.12 | E3 | Place sandbag around the section of W3 next to Fairway Vista and along the shore during | To prevent the excavated | DSD's | Whole | When | Construction | EIAO-TM |
| | | open cut excavation for laying of gravity sewer nearby. | materials from falling into the | Contractor | construction site | construction work | Phase | |
| | | | water and being carried into the | | 310 | is carried out in | | |
| | | | sea | | | the vicinity of W3 | | |
| 6.12 | E4 | Temporarily divert the water from outfall of W3 away from excavation area. | To prevent the excavated materials from | DSD's | Whole | When | Construction | EIAO-TM |
| | | | falling into the water and being carried into | Contractor | construction site | construction work | Phase | |
| | | | the sea | | UNU UNU | is carried out in | | |
| | | | | | | the vicinity of W3 | | |
| 6.12 | E5 | Inspect the condition of the Diospyros vaccinioides near the work boundary as part of weekly | To inspect the condition of the Diospyros | DSD's | Whole | Throughout | Construction | EIAO-TM |
| | | site audit | vaccinioides | Contractor | construction site | construction | phase | |
| | | | | | 010 | phase | | |
| Generic | /Standard | Measures | | | | | | |
| 6.12 | E6 | Erection of hoarding, fencing or provision of clear demarcation of work zones | To remind workers not to | DSD's | Whole | Throughout | Construction | EIAO-TM |
| | | | damage area outside the work boundary | Contractor | construction site | construction | Phase | |
| | | | | | UNU UNU | phase | | |
| 6.12 | E7 | Designate areas for placement of equipment, building materials and wastes away from the | To prevent damage on the | DSD's | Whole | Throughout | Construction | EIAO-TM |
| | | natural environment | natural environment | Contractor | construction site | construction | Phase | |
| | | | | | Silo | phase | | |
| 6.12 | E8 | Carry out tree preservation and compensatory tree planting will be carried out in accordance | | DSD's | Whole | After completion | Construction | EIAO-TM |
| | | with DEVB TCW No. 7/2015. | To reinstated woodland habitat | Contractor | construction site | of works near | phase | |
| | | | | | SILE | woodland | phaoo | |

| | ED 516/2016 Dest Shelter Severage Stage? Severage Werks at De Tei O | Page | L-12 |
|------------|--|------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| JUJ | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |

| EIA | EM & A | Recommended Mitigation Measures * | Objectives of the | Implementation | Location of | Duration of the | Implementation | Relevant |
|---------|---------------|--|------------------------------|----------------|----------------------|-----------------|----------------|----------------|
| Ref. | Ref. | | Recommended Measure & | Agent | the measure | measure | stages | Legislation & |
| | | | Main Concerns to address | | | | | Guidelines |
| Terrest | trial Ecology | | | | | | | I |
| Project | Specific Me | asures | | | | | | |
| 9.8 | WM1 | Sludge will be delivered by sealed sludge tanker for treatment at Sludge | To prevent odour nuisance | DSD | STP | Throughout | Operational | Waste Disposal |
| | | Treatment Facilities | | | | construction | phase | (Chemical |
| | | | | | | phase | | Waste) |
| | | | | | | | | (General) |
| | | | | | | | | Regulation, |
| | | | | | | | | EIAO-TM |
| 9.8 | WM2 | Debris from screening process and general refuse should be stored within | To prevent odour nuisance | DSD | STP | Throughout | Operational | Waste Disposal |
| | | the STP in sealed container and be disposed of at landfill regularly. | | | | construction | phase | (Chemical |
| | | | | | | phase | | Waste) |
| | | | | | | | | (General) |
| | | | | | | | | Regulation, |
| | | | | | | | | EIAO-TM |
| 9.8 | WM3 | Worn filters and MBR membrane shall be stored and labelled as in | To prevent odour nuisance | DSD | STP | Throughout | Operational | Waste Disposal |
| | | construction phase. Chemical wastes shall be treated at chemical | | | | construction | phase | Ordinance, |
| | | treatment facility by licensed contractor | | | | phase | | EIAO-TM |
| Generi | c/Standard N | Aeasures | | | | | | • |
| 9.8 | WM4 | Allocate an area for waste sorting and storage of C&D materials | To minimize waste generation | DSD's | Whole | Throughout | Construction | Waste Disposal |
| | | into the following categories for reuse, recycle or disposal if | | Contractor | construction site | construction | Phase | Ordinance, |
| | | possible. Remove waste from the construction site for sorting | | | | phase | | EIAO-TM |
| | | once generated if no suitable space can be identified. | | | | | | |
| | | - excavated materials suitable for reuse | | | | | | |
| | | - inert C&D materials (or public fill) for disposal offsite | | | | | | |
| | | - non-inert C&D materials (or C&D waste) for disposal at | | | | | | |
| | | landfills | | | | | | |
| | | - chemical waste | | | | | | |
| | | - bentonite slurry for reconditioning and reuse | | | | | | |
| | | - general refuse | | | | | | |

| | ED 516/2016 Dest Shelter Severage Stage? Severage Werks at De Tei O | Page | L-13 |
|-----|--|------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| JUJ | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |

| EIA | EM & A | Recommended Mitigation Measures * | Objectives of the | Implementation | Location of | Duration of the | Implementation | Relevant |
|------|--------|---|----------------------------------|----------------|--------------|-----------------|----------------|----------------|
| Ref. | Ref. | | Recommended Measure & | Agent | the measure | measure | stages | Legislation & |
| | | | Main Concerns to address | | | | | Guidelines |
| 9.8 | WM5 | Adopt good site practice as follows: | To proper handling of waste | DSD's | Whole | Throughout | Construction | Waste Disposal |
| | | - Provide training to workers on site cleanliness, waste | | Contractor | construction | construction | phase | Ordinance, |
| | | management (waste reduction, reuse and recycle) and chemical | | | site | phase | | EIAO-TM |
| | | handling procedures | | | | | | |
| | | - Provide sufficient waste collection points and regular removal | | | | | | |
| | | - Cover waste materials with tarpaulin or in enclosure during | | | | | | |
| | | transportation | | | | | | |
| | | - Maintain drainage systems, sumps and oil interceptors | | | | | | |
| | | - Sort out chemical waste for proper handling and treatment | | | | | | |
| | | onsite or offsite | | | | | | |
| 9.8 | WM6 | Adopt waste reduction measures as follows: | To minimize waste generation | DSD's | Whole | Throughout | Construction | Waste Disposal |
| | | - Allocate area/containers for sorting, recovering and storing | | Contractor | construction | construction | phase | Ordinance, |
| | | waste for reuse, recycle or disposal (e.g. demolition debris and | | | site | phase | | EIAO-TM |
| | | excavated materials, general refuse like aluminium cans.) | | | | | | |
| | | Remove waste from the construction site for sorting once | | | | | | |
| | | generated if no suitable space can be identified. | | | | | | |
| | | - Allocate area for proper storage of construction materials to | | | | | | |
| | | prevent contamination | | | | | | |
| | | - Minimize wastage through careful planning and avoiding overpurchase | | | | | | |
| | | of construction materials | | | | | | |
| 9.8 | WM7 | Prepare and implement a site-specific Waste Management Plan (WMP) as | To provide guidance to waste | DSD's | Whole | Throughout | Construction | ETWB TCW |
| | | part of Environmental Management Plan (EMP) in accordance with ETWB | management | Contractor | construction | construction | phase | No. |
| | | TCW No. 19/2005. Detail waste management method in the form of | | | site | phase | | 19/2005, EIAO- |
| | | avoidance, reuse, recovery, recycling, storage, collection, treatment and | | | | | | ТМ |
| | | disposal according to the recommendations on the EIA and EM&A Manual. | | | | | | |
| | | It should be approved by the ER and regularly reviewed. | | | | | | |

| | ED 516/2016 Dert Shalter Sewarana Stane? Sewarana Warks at De Tai O | Page | L-14 |
|------------|--|------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| JUJ | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |
| | | | |

| EIA | EM & A | Recommended Mitigation Measures * | Objectives of the | Implementation | Location of | Duration of the | Implementation | Relevant Legislation & |
|------|--------|--|-------------------------------|----------------|--------------|-----------------------|----------------|--------------------------|
| Ref. | Ref. | | Recommended Measure & | Agent | the measure | measure | stages | Guidelines |
| | | | Main Concerns to address | | | | | |
| 9.8 | WM8 | Store waste materials properly as follows: | To properly store waste | DSD's | Whole | Throughout | Construction | ProPECC PN 1/94, EIAOTM |
| | | - Avoid contamination by proper handling and storing waste | | Contractor | construction | construction | phase | |
| | | - Prevent erosion by covering waste | | | site | phase | | |
| | | - Apply water spray on excavated materials | | | | | | |
| | | - Maintain and clean storage area regularly | | | | | | |
| | | - Sort and stockpile different materials at designated location to enhance reuse | | | | | | |
| 9.8 | WM9 | Apply for relevant waste disposal permits in accordance with the Waste Disposal | To properly dispose waste | DSD's | Whole | Throughout | Construction | Waste Disposal Ordinance |
| | | Ordinance (Cap. 354), Waste Disposal (Charges for Disposal of Construction Waste) | | Contractor | construction | construction | phase | (Cap. 354), Waste |
| | | Regulation (Cap. 345) and the Land (Miscellaneous Provisions) Ordinance (Cap. 28), | | | site | phase | | Disposal (Charges for |
| | | Dumping at Sea Ordinance (Cap. 466). | | | | | | Disposal of Construction |
| | | | | | | | | Waste) Regulation (Cap. |
| | | | | | | | | 345) and the Land |
| | | | | | | | | (Miscellaneous |
| | | | | | | | | Provisions) Ordinance |
| | | | | | | | | (Cap. 28), Dumping at |
| | | | | | | | | Sea Ordinance (Cap. |
| | | | | | | | | 466), EIAO-TM |
| 9.8 | WM10 | Hire licensed waste disposal contractors for waste collection and removal. Dispose waste | To properly dispose waste | DSD's | Whole | Throughout | Construction | Waste Disposal |
| | | at licensed waste disposal facilities | | Contractor | construction | construction | phase | Ordinance, EIAO-TM |
| | | | | | site | phase | | |
| 9.8 | WM11 | Implement trip-ticket system for recording the amount of waste generated, recycled and | To monitor movement of waste | DSD's | Whole | Throughout | Construction | Waste Disposal (Chemical |
| | | disposed, including chemical wastes | | Contractor | construction | construction phase | phase | Waste) (General) |
| | | | | | site | phase | | Regulation, Waste |
| | | | | | | | | Disposal Ordinance, |
| | | | | | | | | EIAO-TM |
| 9.8 | WM12 | Provide wheel washing at construction site exit to clean the vehicle body and wheel | To prevent dust from being | DSD's | Whole | Throughout | Construction | ProPECC PN 1/94, EIAOTM |
| | | | brought offsite | Contractor | construction | construction phase | phase | |
| | | | | | site | phase | | |
| 9.8 | WM13 | Reduce water content in wet spoil generated from piling work by mixing with dry | To minimize load to reception | DSD's | Whole | Throughout | Construction | Waste Disposal |
| | | materials. Only dispose treated spoil with less than 25% dry density to Public Fill | facilities | Contractor | construction | construction phase | phase | Ordinance, EIAO-TM |
| | | Reception Facilities | | | site | phase | | |

| EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | 14 000 4/00 /44 |
|--|-----------------|
| | 1A2204/03/11 |
| Monthly EM&A Report Rev. 01 | |
| Date Mar 2 | ar 23 |

| EIA | EM & A | Recommended Mitigation Measures * | Objectives of the | Implementation | Location of | Duration of the | Implementation | Relevant Legislation & |
|------|--------|--|----------------------------------|----------------|--------------|-----------------------|----------------|--------------------------|
| Ref. | Ref. | | Recommended Measure & | Agent | the measure | measure | stages | Guidelines |
| | | | Main Concerns to address | | | | | |
| 9.8 | WM14 | Dispose dry waste or waste with less than 70% water content by | To minimize load to reception | DSD's | Whole | Throughout | Construction | Waste Disposal |
| | | weight to landfill | facilities | Contractor | construction | construction | phase | Ordinance, EIAO-TM |
| | | | | | site | phase | | |
| 9.8 | WM15 | Follow the Code of Practice on the Packaging, Labelling and Storage of Chemical Waste | To avoid accident in waste | DSD's | Whole | Throughout | Construction | Waste Disposal |
| | | as follows: | storage and handling | Contractor | construction | construction | phase | Ordinance, EIAO-TM |
| | | - Store chemical wastes with suitable containers. Seal and maintain the container to | | | site | phase | | |
| | | avoid leakage or spillage during storage, handling and transport | | | | | | |
| | | - Label chemical waste containers in both English and Chinese with instructions in | | | | | | |
| | | accordance to Schedule 2 of the Waste Disposal (Chemical Waste) (General) Regulation | | | | | | |
| | | - The container capacity should be smaller than 450 litres unless agreed by the EPD | | | | | | |
| 9.8 | WM16 | Comply with the requirement of the chemical storage area: | To ensure proper storage of | DSD's | Whole | Throughout | Construction | Waste Disposal |
| | | - Store only chemical waste and label clearly the chemical characters of the waste | chemical waste | Contractor | construction | construction | phase | Ordinance, EIAO-TM |
| | | - Have at least 3 sides enclosed and protected from rainfall with cover | | | site | phase | | |
| | | - Provide sufficient ventilation | | | | | | |
| | | - Have impermeable floor and has bunds to contain 110% of the | | | | | | |
| | | capacity of the largest container or 20% of the total volume of | | | | | | |
| | | the stored waste in the area, whichever is larger | | | | | | |
| | | - Adequately spaced incompatible materials | | | | | | |
| 9.8 | WM17 | Transfer used lubricants, waste oils and other chemicals to oil recycling companies, if | To ensure proper disposal of | DSD's | Whole | Throughout | Construction | Waste Disposal (Chemical |
| | | possible, and empty oil drums for reuse or refill. No direct or indirect discharge is | chemical waste | Contractor | construction | construction phase | phase | Waste) (General) |
| | | permitted | | | site | phace | | Regulation, EIAO-TM |
| 9.8 | WM18 | Hire licensed chemical waste disposal contractors for waste collection and removal. | To ensure proper disposal of | DSD's | Whole | Throughout | Construction | Waste Disposal (Chemical |
| | | Dispose chemical waste at the approved Chemical Waste Treatment Centre at Tsing Yi | chemical waste | Contractor | construction | construction phase | phase | Waste) (General) |
| | | or other licensed facility | | | site | phace | | Regulation, EIAO-TM |
| 9.8 | WM19 | Hire reputable waste collector to separately collect and dispose general refuse from other | To ensure proper disposal of | DSD's | Whole | Throughout | Construction | Waste Disposal (Chemical |
| | | wastes. Cover the waste to prevent being blown away | general refuse | Contractor | construction | construction phase | phase | Waste) (General) |
| | | | | | site | Filder | | Regulation, EIAO-TM |

| ED 546/2040 Dart Chalter Couverage Stars? Couverage Warks of Da Tai O | Page | L-16 |
|--|------|---------------|
| EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| Monthly EM&A Report | Rev. | 01 |
| ·········, =··························· | Date | Mar 23 |

| EIA | EM & A | Recommended Mitigation Measures * | Objectives of the | Implementation | Location of | Duration of | Implementation | Relevant Legislation & |
|------|--------|--|-----------------------------|----------------|--------------|-------------------|----------------|------------------------|
| Ref. | Ref. | | Recommended Measure | Agent | the measure | the | stages | Guidelines |
| | | | & | | | measure | | |
| | | | Main Concerns to | | | | | |
| | | | address | | | | | |
| 9.8 | WM20 | Provide recycling bins for sorting out recyclables for collection by recycling | To ensure proper recycling | DSD's | Whole | Throughout | Construction | Waste Disposal |
| | | companies. Non-recyclables should be removed to designated landfills | and | Contractor | construction | construction | phase | Ordinance, EIAO-TM |
| | | every day by licensed collectors to prevent environmental and health | disposal of general refuse | | site | phase | | |
| | | nuisance. | | | | | | |
| 9.8 | WM21 | Organize training and reminders to site staff on waste minimization through | To ensure proper | DSD's | Whole | Throughout | Construction | EIAO-TM |
| | | avoidance and reduction, reusing and recycling | management | Contractor | construction | construction | phase | |
| | | | of general refuse | | site | phase | | |
| 9.8 | WM22 | Used bentonite shall be reconditioned onsite and reused as far as practical | To minimize wastage of | DSD's | Whole | Throughout | Construction | EIAO-TM |
| | | to minimize wastage. If this is deemed not viable, the used bentonite shall | bentonite | Contractor | construction | construction | phase | |
| | | be delivered offsite for reconditioning. | | | site | phase | | |
| 9.8 | WM23 | Characterize the sediment quality of the marine sediment to be dredged and | To verify the categories of | DSD's | To be | Before | Construction | ETWB TC(W) No. |
| | | submit a Sediment Quality Report for EPD's approval. Dispose the dredged | sediment to be disposed in | Contractor | allocated | dredging works | phase | 34/2002 |
| | | marine sediment in accordance with ETWB TC(W) No. 34/2002 | accordance with ETWB | | by CEDD | | | |
| | | | TC(W) | | | | | |
| | | | No. 34/2002 | | | | | |

| | ED 516/2016 Dert Shelter Sewerere Stars? Sewerere Werke at De Tei O | Page | L-17 |
|------------|--|------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| JUJ | Monthly EM&A Report | Rev. | 01 |
| | ······································ | Date | Mar 23 |

| EIA Ref. | EM & A Ref. | Recommended Mitigation Measures * | Objectives of the Recommended Measure & Main Concerns to address | Implementation Agent | Location of the measure | Duration of the measure | Implementation stages | Relevant Legislation & Guidelines |
|---------------|----------------|--|--|--|---|--|--|---|
| Project Spe | ecific Measu | res | | | | | | |
| Table 10-6 | CM8 | Protective materials to be provided to natural rocky coastline to prevent damage to existing landform from plant and machinery during temporary drilling operations. Reinstatement following removal of plant & equipment to original or improved condition shall be undertaken. | To protect landscape resources | DSD's contractor | Temporary drilling site for submarine outfall | Construction planning and during construction period | Construction phase | Particular Specification |
| Table 10-7 | OM1 | Sensitive design of sewage treatment plant in terms of scale, height and bulk (visual weight) to integrate the building into the existing topography. | To mitigate visual impacts | DSD's Design Architect/ Engineer | STP | Design Phase | Design Phase | Detailed Design Drawings and Specifications |
| Table 10-7 | OM2 | Use of appropriate building materials and colors for Sewage Treatment Plant to complement surroundings | To mitigate visual impacts | DSD's Design Architect/ Engineer DSD's contractor Building Operator/DSD | STP | Design Phase Construction Phase & first year in Operational Phase Operational phase | Design, Construction and Operational Phases | Detailed Design Drawings and Specifications |
| Generic/Sta | andard Mea | sures | | Operator/DSD | | | | |
| Table 10-6 | CM1 | The construction area and contractor's temporary works areas should be minimized to avoid impacts on adjacent landscape. All slope excavation shall take place from within the work boundary to minimize impacts on adjacent slopes. | To avoid impact on adjacent landscape areas | DSD's Contractor | STP, along gravity sewers and rising mains construction route and at temporary drilling site for submarine outfall | Construction planning and during construction period | Construction Phase | Detailed Design drawings and particular specifications |
| Table 10-6 | CM2 | Reduction of construction period to practical minimum | To minimize duration of impact | DSD's contractor | N/A | Construction planning and during construction period | Construction phase | N/A |

| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Page | L-18 |
|------------|--|------|---------------|
| | EF-516/2016 - Port Shelter Sewerage, Stages - Sewerage Works at Po Tol O | Ref# | EMA2204/03/11 |
| JUJ | Monthly EM&A Report | Rev. | 01 |
| | ······································ | Date | Mar 23 |

| EIA Ref. | EM & | Recommended Mitigation Measures * | Objectives of the | Implementation | Location of | Duration of the | Implementation | Relevant Legislation & |
|----------|--------|--|---------------------------------|---------------------|-------------------|------------------------|----------------|------------------------|
| | A Ref. | | Recommended Measure & | Agent | the measure | measure | stages | Guidelines |
| | | | Main Concerns to address | | | | | |
| Table | CM3 | Construction traffic (land and sea) including construction plant, construction vessels and | To minimize visual impacts to | DSD's | STP, along | Construction | Construction | As per the Particular |
| 10-6 | | barges to be kept to a practical minimum. | local residents and surrounding | Contractor | gravity sewers | planning and | phase | Specification |
| | | | VSRs | | and rising | during | | |
| | | | | | mains | construction | | |
| | | | | | construction | period | | |
| | | | | | route at | | | |
| | | | | | temporary | | | |
| | | | | | drilling and | | | |
| | | | | | dredging sites | | | |
| | | | | | for submarine | | | |
| | | | | | outfall | | | |
| Table | CM4 | Erection of decorative mesh screens or construction hoardings and/or temporary noise | To screen construction works | DSD's | STP, along | Construction | Construction | As per the Particular |
| 10-6 | | barriers around works areas in visually unobtrusive colors. | from local residents and | Contractor | gravity sewers | planning and | phase | Specification |
| | | | surrounding VSRs | | and rising | during | | |
| | | | | | mains | construction | | |
| | | | | | construction | period | | |
| | | | | | route and at | | | |
| | | | | | temporary | | | |
| | | | | | drilling site for | | | |
| | | | | | submarine | | | |
| | | | | | outfall | | | |
| Table | CM5 | Avoidance of excessive height and bulk of site buildings and structures. | To reduce visual impact | DSD's Contractor | STP, and at | Construction | Construction | As per the Particular |
| 10-6 | | | | Contractor | temporary | planning and | phase | Specification |
| | | | | | drilling site for | during | | |
| | | | | | submarine | construction | | |
| | | | | | outfall | period | | |
| Table | CM6 | Control of night-time lighting by hooding all lights and through minimization of night | To maximize screening of the | DSD's | STP and at | Construction | Construction | As per the Particular |
| 10-6 | | working periods. | works | Contractor | temporary | planning and during | phase | Specification |
| | | | | | drilling and | construction | | |
| | | | | | dredging site | period | | |
| | | | | | for submarine | | | |
| | | | | | outfall | | | |

| | ED 515/2016 Dart Sheltar Sawarana Stana? Sawarana Warka at Da Tai O | Page | L-19 |
|-----|--|------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| JUJ | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |

| EIA | EM & | Recommended Mitigation Measures * | Objectives of the | Implementation | Location of | Duration of | Implementation | Relevant Legislation & |
|-------|--------|---|----------------------------|------------------------|--------------|----------------|------------------|---------------------------|
| Ref. | A Ref. | | Recommended Measure | Agent | the measure | the | stages | Guidelines |
| | | | & | | | measure | | |
| | | | Main Concerns to | | | | | |
| | | | address | | | | | |
| Table | CM7 | All existing trees shall be carefully protected during construction. A Detailed | To maximize protection of | DSD's | STP and all | Construction | Construction | As per Tree Protection |
| 10-6 | | Tree Protection Specification shall be provided in the Contract Specification. | existing trees | Contractor | other | planning and | phase | Particular Specification, |
| | | Under this specification, the Contractor shall be required to submit, for | | | construction | during | | DEVB TC (W) |
| | | approval, a detailed working method statement for the protection of trees | | | areas | construction | | No.10/2013 and |
| | | prior to undertaking any works adjacent to all retained trees, including trees | | | | period | | Guidelines for Tree Risk |
| | | in contractor's works areas. Tree risk assessment shall be undertaken to all | | | | | | Assessment and |
| | | existing trees within the project site as per "Guidelines for Tree Risk | | | | | | Management |
| | | Assessment and Management Arrangement" | | | | | | Arrangement |
| Table | OM3 | Lighting units to be directional and minimize unnecessary light spill and | To mitigate visual impacts | DSD's Design | STP | Design Phase | Design, | Detailed Design |
| 10-7 | | glare. | | Architect/ Engineer | | | Construction and | Drawings |
| | | | | DSD's contractor | | Construction | Operational | and Specifications |
| | | | | | | Phase & first | Phases | |
| | | | | | | year | | |
| | | | | | | in Operational | | |
| | | | | | | Phase | | |
| | | | | Building | | Operational | | |
| | | | | Operator/DSD | | phase | | |
| Table | OM4 | Greening measures to reinstate the landscape which are appropriate to the | To mitigate visual impacts | DSD's Design | STP | Design Phase | Design, | Detailed Design |
| 10-7 | | context, including tree and shrub planting and vertical greening, shall be | | Landscape Architect | | | Construction and | Drawings |
| | | implemented. | | DSD's contractor | | Construction | Operational | and Specifications |
| | | | | | | Phase & first | Phases | |
| | | | | | | year | | |
| | | | | | | in Operational | | |
| | | | | | | Phase | | |
| | | | | Building | | Operational | | |
| | | | | Operator/DSD | | phase | | |
| L | L | | | | | | l | |

| | ED 546/2016 Dart Chalter Severage Stage? Severage Works at De Tei O | Page | L-20 |
|-----|--|------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| JUJ | Monthly EM&A Report | Rev. | 01 |
| | ······································ | Date | Mar 23 |

| EIA | EM & | Recommended Mitigation Measures * | Objectives of the | Implementation | Location of | Duration of | Implementation | Relevant Legislation & |
|-------|--------|---|-----------------------------|------------------------|-------------------|----------------|------------------|--------------------------|
| Ref. | A Ref. | | Recommended Measure | Agent | the measure | the | stages | Guidelines |
| | | | & | | | measure | | |
| | | | Main Concerns to | | | | | |
| | | | address | | | | | |
| Table | OM5 | Compensatory tree planting for all felled trees shall be provided to the | To mitigate landscape and | DSD's | STP and at | Design Phase | Design, | As per approved Tree |
| 10-7 | | satisfaction of relevant Government departments. Required numbers and | visual impacts of tree loss | Landscape Architect | temporary | | Construction and | Removal Application, |
| | | locations of compensatory trees shall be determined and agreed separately | | 7 | drilling site for | | Operational | Detailed Design |
| | | with Government during the Tree Felling Application process under the | | Contractor's | submarine | Construction | Phases | Drawings, Tree |
| | | relevant technical circulars. Tree risk assessment shall be undertaken to all | | Landscape Architect | outfall | Phase & first | | Protection |
| | | existing trees within the project site as per "Guidelines for Tree Risk | | , and a solution | | year | | Particular Specification |
| | | Assessment and Management Arrangement" | | | | in Operational | | and Guidelines for Tree |
| | | | | | | Phase | | Risk Assessment and |
| | | | | Building | | Operational | | Management |
| | | | | Operator/DSD | | phase | | Arrangement |
| | | | | | | | | |

| | ED 516/2016 Davt Shalter Sowarana Stars? Sowarana Warks at De Tei O | Page | L-21 |
|-----|--|------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| JUJ | Monthly EM&A Report | Rev. | 01 |
| | ······································ | Date | Mar 23 |

| EIA | EM & A | Recommended Mitigation Measures * | Objectives of the | Implementation | Location of | Duration of the | Implementation | Relevant |
|---------|-------------|--|----------------------------------|----------------|-------------|-----------------|----------------|---------------|
| Ref. | Ref. | | Recommended Measure & | Agent | the measure | measure | stages | Legislation & |
| | | | Main Concerns to address | | | | | Guidelines |
| Built H | eritage | | | | | | | |
| Project | Specific Me | asures | | | | | | |
| 11.6 | BH1 | Undertake condition survey by professional qualified building surveyor or | To record the condition of the | DSD's | GB01, BH02, | Before | Construction | EIAO-TM and |
| | | engineer to record the existing condition of the built heritage resources. | built heritage resources before | Contractor | LF04 | commencement | Phase | Guidelines |
| | | | the commencement of | | | of | | for CHIA |
| | | | construction works | | | construction | | |
| | | | | | | works | | |
| 11.6 | BH2 | Carry out vibration and settlement monitoring to built heritage resources. A | To minimize the potential | DSD's | GB01, BH02, | During | Construction | EIAO-TM and |
| | | maximum vibration level 7.5mm/s shall be adopted for the Grade 3 Hung | impact by mechanical vibration | Contractor | LF04 | construction | phase | Guidelines |
| | | Shing Temple and settlement check points in the Alert/Alarm/Action limit | and settlement of built heritage | | | works | | for CHIA |
| | | levels at 6mm/8mm/10mm shall be adopted. | resources | | | | | |
| 11.6 | BH3 | Provision of protective covering or protective screen to built heritage | To prevent direct impact from | DSD's | GB01, BH02, | During | Construction | EIAO-TM and |
| | | resources which are close to the works area | the machine and damages by | Contractor | LF01, LF04 | construction | phase | Guidelines |
| | | | construction tools or waste | | | works | | for CHIA |
| 11.6 | BH4 | Maintain public access to the cultural landscape features as far as possible | To avoid the proposed works | DSD's | LF01, LF04, | During | Construction | EIAO-TM and |
| | | | affecting the worshippers | Contractor | LF05 | construction | phase | Guidelines |
| | | | | | | works | | for CHIA |
| 11.6 | BH5 | Provision of buffer zone of at least 1m from the proposed works as far as | To avoid the proposed works | DSD's | BH02, LF01, | During | Construction | EIAO-TM and |
| | | possible | affecting the worshippers | Contractor | LF04 | construction | phase | Guidelines |
| | | | | | | works | | for CHIA |

* All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed proje



APPENDIX M - RECOMMENDED MITIGATION MEASURES AND PROACTIVE ENVIRONMENTAL PROTECTION PROFORMA

| | ED 516/2016 Dert Shelter Sewerere Stars? Sewerere Werke at De Tei O | Page | M-2 |
|------------|--|------|-------------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | ef# EMA2204/03/11 |
| JUJ | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |

Reporting Period: 2023-02-01 - 2023-02-28

Construction Works Area: PTO-SW-03, PTO-Trenchless -01& STP

Anticipated Impacts: Dust, Noise, Water Quality, Terrestrial Ecology, Marine Ecology, Fisheries, Waste Management, Landscape and Visual and Build Heritage Impact

| Item | EIA Ref. | EM&A | Environmental | Corresponding | EM&A Manual | Action By | Measurement |
|---------|----------|-------|---|--|--|------------|---|
| | | Ref. | Aspect | Mitigation Measures | Recommended Mitigation/ | | Procedures/Methods |
| | | | | | Actions | | |
| Air | 3.8 | A10 - | a) Major air quality impact in construction phase | a) All construction plants / machineries will be | (a) Hoarding of not less than 2.4 m high shall be erected from | Contractor | a) 1-hour and 24-hour TSP levels will be |
| Quality | | A25 | would arise from excavation of slope at the | checked / serviced on a regular basis during the courses | ground level to surround the work area along Po Toi O Chuen | | measured in accordance to the standard |
| Impact | | | proposed sewage treatment plant. | of construction to minimize the emission of noise | Road except for a site entrance or exit. | | high-volume sampling method as set out in |
| | | | | generation and eliminate dark smoke emission. | | | the Title 40 of the Code of Federa |
| | | | b) Excavation, Gas welding, slope cutting, Rock | | (b) Good housekeeping to minimize dust generation, e.g. by | | Regulations, Chapter 1 (Part 50), Appendix |
| | | | dowel, fencing, flexible barrier installation Loading | b) All dump trucks will be equipped with mechanical covers | properly handling and storing dusty materials. | | Α. |
| | | | & Unloading Dusty Materials storage, Dusty | to prevent the dust emission during transportation when | | | |
| | | | Waste Sorting, Temporary Site Traffic Control | necessary. | (c) Adopt dust control measures, such as dust suppression | | b) Due to objection from the residents of Po |
| | | | | | using water spray on exposed soil at least 4 times a day, in | | Toi O village of the use of high-volume |
| | | | | c) Dust control measures, such as water spraying, will be | areas with dusty construction activities and during material | | sampler (HVS) in conducting 24-hours TSF |
| | | | | provided during demolition works when necessary. | handling. | | measurement, 24-hour TSP measures for |
| | | | | | | | impact monitoring is to be measured by |
| | | | | d) Maintaining of wet surface on access road and keep | d) Minimize exposed earth after completion of work in a | | portable dust meters during construction |
| | | | | slow speed in the site. | certain area by hydroseeding, vegetating, soil compacting or | | phase of the project. This is to be approved |
| | | | | | covering with bitumen. | | and verified by ER and IEC. |
| | | | | e) Conditions in the Environmental Permit | | | |
| | | | | and Discharge License should be followed. | (e) Provide wheel washing at site exit to prevent carrying | | c) Other than using high volume sampler, 1 |
| | | | | | dust outside of the site. | | hour TSP levels can be measured |
| | | | | f) Predict required quantity of concrete | | | alternatively by direct reading from portable |
| | | | | accurately and collect the unused fresh | (f) Cover materials on trucks before leaving the site. | | dust meters upon approval from ER. The |
| | | | | concrete at designated locations in the site for | | | meters should be capable of producing |
| | | | | subsequent disposal. | (g) Limit vehicle speed of construction trucks within the | | comparable results as that by the high |
| | | | | | construction site and in Po Toi O, maximum at 10km/hr, and | | volume sampling method, to indicate shore |
| | | | | g) Provide sufficient mitigation measures as | confine vehicle movement in haul road. | | event impacts. |
| | | | | recommended in approved EIA Manual requirement. | | | |
| | | | | | (h) As there is limited space in Po Toi O, stockpiling should | | d) -The ET shall agree with the IEC on the |
| | | | | | be avoided. However, if found necessary, the materials | | monitoring position and the corrections |
| | | | | | should be covered by impervious materials such as tarpaulin. | | adopted. |
| | | | | | | | e) -The agreed position shall be chosen i |
| | | | | | | | subsequent baseline and impac |
| | | | | | | | monitoring. |


| | ED 516/2016 Dort Shaltor Sowerage Stage? Sowerage Works at Do Tai O | Page | M-3 |
|----------------------------|--|------|---------------|
| C <u>C</u> <u>C</u> | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| JUJ | Monthly EM&A Report | | 01 |
| | | Date | Mar 23 |

| Item | EIA | EM&A | Environmental | Corresponding | EM&A Manual | Action By | Measurement |
|---------|------|------|--|---|--------------------------------|------------|--|
| | Ref. | Ref. | Aspect | Mitigation Measures | Recommended Mitigation/ | | Procedures/Methods |
| | | | | | Actions | | |
| Noise | 4.7 | N1 - | a) The Project comprises three main | a) Conditions in the Environmental Permit and | | Contractor | a) Noise measurement shall normally |
| Impact | | N175 | works including the construction of | Discharge License should be followed. | | | be at a point 1 m from the exterior of |
| Control | | | sewage treatment plant (STP), | | | | the sensitive receiver building façade |
| | | | underground sewers and rising main, and | b) Provide sufficient mitigation measures as | | | and be at a position 1.2 m above the |
| | | | the submarine outfall. | recommended in approved EIA Manual | | | ground. If the normal monitoring |
| | | | | requirement. | | | position cannot be accessed, an |
| | | | b) The major noise impact will arise from | | | | alternative position may be chosen, |
| | | | the use of powered mechanical | | | | and a correction to the |
| | | | equipment. | | | | measurements shall be made. For |
| | | | | | | | reference, a correction of +3 dB(A) |
| | | | c) Excavation, Gas welding, slope cutting, | | | | shall be made to the free field |
| | | | Rock dowel, fencing, flexible barrier | | | | measurements. |
| | | | installation Loading & Unloading Dusty | | | | |
| | | | Materials storage, Temporary Site Traffic | | | | b) The ET shall agree with the IEC on |
| | | | Control. | | | | the monitoring position and the |
| | | | | | | | corrections adopted. |
| | | | | | | | |
| | | | | | | | c) The agreed position shall be |
| | | | | | | | chosen in subsequent baseline and |
| | | | | | | | impact monitoring. |



Monthly EM&A Report

| Item | EIA | EM&A | Environmental | Corresponding | EM&A Manual | Action By | Measurement |
|---------|------|------|--|---|--|------------|---------------------------------------|
| | Ref. | Ref. | Aspect | Mitigation Measures | Recommended Mitigation/ | | Procedures/Methods |
| | | | | | Actions | | |
| Water | 5.8 | W1- | a) Major Water quality impact will be | a) Wastewater to be treated by wastewater | a) Well manage construction materials, chemicals, | Contractor | a) Weekly site audit to monitor the |
| Quality | | W33 | originated from minor displacement of | treatment facilities before discharge. | sewage for proper storage and usage and to prevent | | implementation of the proposed water |
| impact | | | suspended solids during installation, | | accumulation onsite. | | quality mitigation measures and |
| | | | testing pipe and extraction of cofferdam | b) Conditions in the Environmental Permit and | (b) Immediately clean up contaminated soil upon | | check the Contractor's work practice |
| | | | around the proposed diffuser. | Discharge License should be followed. | chemical and oil leakage. | | on water pollution prevention during |
| | | | | | (c) Label chemical waste containers according to the | | construction phase. |
| | | | | | Code of Practice to notify and warn the waste | | |
| | | | | | handlers. Store fuels, chemicals and chemical waste | | b) Should water pollution is observed |
| | | | | | at designated area with locks and bunds. | | (e.g. discharge of silty water into |
| | | | | | (d) Register as chemical waste producer. | | storm drains), the ET should record |
| | | | | | (e) Set up sedimentation tank for settling suspended | | the environmental deficiency fo |
| | | | | | solids in wastewater before discharge into storm | | investigation. |
| | | | | | drains. Sand/silt removal facilities such as sand | | |
| | | | | | traps, silt traps and sedimentation basin should be | | c) The Contractor should be notified |
| | | | | | provided with adequate capacity. | | and responsible for carrying ou |
| | | | | | (f) Provide sufficient number of chemical toilets if | | rectification work immediately. |
| | | | | | necessary and employ licensed contractor for | | |
| | | | | | regular clean-up and maintenance. | | d) The ET shall re-inspect the Projec |
| | | | | | (g) Provide wheel washing at site exit to prevent dust | | Site and review the effectiveness o |
| | | | | | and silty water from leaving the construction site. | | the remedial measure performed until |
| | | | | | (h) Cover slope and loose materials with tarpaulin | | satisfaction. |
| | | | | | before rainstorm and inspect the area afterwards. | | |
| | | | | | (i) Cover manhole to prevent silt, construction | | e) The Contractor shall implemen |
| | | | | | materials or debris and surface runoff from entering | | preventive measure to avoid causing |
| | | | | | the foul sewer. | | the same problem. |
| | | | | | (j) Install fully enclosed cofferdam around the | | |
| | | | | | proposed diffuser and deploy a dredger barge | | |
| | | | | | outside the cofferdam for dredging and filling works. | | |



| Item | EIA | EM&A | Environmental | Corresponding | EM&A Manual | Action By | Measurement |
|-------------|------|-------|--|---|--|------------|--|
| | Ref. | Ref. | Aspect | Mitigation Measures | Recommended Mitigation/ | | Procedures/Methods |
| | | | | | Actions | | |
| Terrestrial | 6.12 | E1-E8 | a) The proposed Project will cause minor | a) Conditions in the Environmental Permit and | a) Construction noise and water quality mitigation | Contractor | (a) Bright colour fencing shall be |
| Ecology | | | habitat loss of shrubland, temporary | Discharge License should be followed. | measures proposed in the previous sections will be | | erected along the boundary of the |
| | | | habitat loss of woodland, developed area | | applicable to terrestrial ecology. | | undisturbed region of the shrubland |
| | | | and rocky shore, and removal of one | b) Provide sufficient mitigation measures as | | | and woodland, and around Diospyros |
| | | | individual climber species of conservation | recommended in approved EIA Manual | | | vaccinioides, a plant species of |
| | | | importance that is common within the | requirement. | | | conservation importance, near the |
| | | | Study Area and Hong Kong. Indirect | | | | work boundary to remind workers not |
| | | | water quality impact may arise from | | | | to trespass or occupy the area, and |
| | | | surface runoff or accidental spillage of | | | | to be careful during operation of |
| | | | chemicals in construction Phase. | | | | equipment. |
| | | | b) Use of powered plant equipment may bring noise disturbance on wildlife | | | | (b)Inspect the condition of <i>Diospyros</i> vaccinioides as part of weekly site |
| | | | | | | | audit. |
| | | | | | | | (c) Reinstate the disturbed rocky |
| | | | | | | | shore with the rocks temporarily |
| | | | | | | | removed. |
| | | | | | | | (d) Carry out compensatory tree |
| | | | | | | | planting in accordance with DEVB |
| | | | | | | | TCW No. 7/2015 to reinstate the |
| | | | | | | | affected woodland. |

| 000 | EB 516/2016 Port Sholtor Sourcease Stage? Sourcease Works at Ba Tei O | Page | M-6 |
|----------------------------|--|------|---------------|
| Q <u>A</u> <u>Q</u> | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| JUJ | Monthly EM&A Report | Rev. | 01 |
| | | Date | Mar 23 |

| Item | EIA | EM&A | Environmental | Corresponding | EM&A Manual | Action By | Measurement |
|---------|------|------|--|---|--|------------|--------------------------------------|
| | Ref. | Ref. | Aspect | Mitigation Measures | Recommended Mitigation/ | | Procedures/Methods |
| | | | | | Actions | | |
| Marine | 7 | 7 | a) The proposed Project will cause minor | a) Conditions in the Environmental Permit and | a) The variation in water quality at coral and | Contractor | (a) No specific monitoring and audit |
| Ecology | | | habitat loss of muddy seabed. | Discharge License should be followed | amphioxus habitats during cofferdam installation | | programme is required. With proper |
| | | | | | and extraction works will be overseen by water | | implementation of water quality |
| | | | b) Indirect water quality impact may arise | | quality monitoring mentioned. | | mitigation measures, residual impact |
| | | | from installation and extraction of sheet | | | | is expected to be acceptable. |
| | | | pile of cofferdam in construction phase. | | | | |
| | | | c) Dredging and backfilling for installation | | | | |
| | | | of diffuser will be conducted inside fully | | | | |
| | | | enclosed cofferdam. No marine sediment | | | | |
| | | | loss to water column is expected. | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |



| Item | EIA | EM&A | Environmental | Corresponding | EM&A Manual | Action By | Measurement |
|-----------|------|------|--|---|---|------------|--------------------------------------|
| | Ref. | Ref. | Aspect | Mitigation Measures | Recommended Mitigation/ | | Procedures/Methods |
| | | | | | Actions | | |
| Fisheries | 8 | 8 | a) No direct encroachment on Fish Culture | a) Conditions in the Environmental Permit and | Water quality at FCZ will be monitored during | Contractor | (a) No specific monitoring and audit |
| | | | Zone and Artificial Reefs in the Study Area | Discharge License should be followed | cofferdam installation and extraction works and | | programme are required. With proper |
| | | | is expected. | | dredging works in the construction phase as | | implementation of water quality |
| | | | | | proposed. | | mitigation measures, residual impact |
| | | | b) About 1,920 m2 of fishing ground and | | | | is expected to be acceptable. |
| | | | 500 m2 of benthic spawning ground will be | | | | |
| | | | affected. Except the 5 m2 benthic | | | | |
| | | | spawning ground will be lost permanently, | | | | |
| | | | other impacted area will only be affected in | | | | |
| | | | construction phase temporarily (reversible | | | | |
| | | | impact). Indirect impact on fisheries | | | | |
| | | | resources by the water quality | | | | |
| | | | deterioration will be insignificant with | | | | |
| | | | proper implementation of water quality | | | | |
| | | | mitigation measures. | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |




| Item | EIA | EM&A | Environmental | Corresponding | EM&A Manual | Action By | Measurement |
|------------|------|------|------------------------------------|---|---|------------|--|
| | Ref. | Ref. | Aspect | Mitigation Measures | Recommended Mitigation/ | | Procedures/Methods |
| | | | | | Actions | | |
| Waste | 9.8 | WM4- | a) Construction of the sewage | a) All C&D materials generated will be | (a) Reuse C&D materials onsite and dispose excess | Contractor | The Contractor should apply for relevant |
| Management | | WM23 | treatment plant, laying of gravity | transported and stored at temporary | uncontaminated ones to public fill. | | licenses/permits for waste disposal under |
| | | | sewers and rising mains and | storage area. Cover will be provided | | | different regulations and ordinances as |
| | | | submarine outfall are expected to | during transportation of dusty materials. | (b) Provide sufficient waste collection points for general | | follows: |
| | | | generate mainly inert construction | Suitable materials will be sorted for | refuse and regularly maintained to avoid accumulation. | | (a) Chemical Waste Permits/licenses |
| | | | and demolition (C&D) materials | reuse on-site. Only non-inert C&D | Dispose the waste at waste transfer or disposal facilities. | | under the Waste Disposal Ordinance |
| | | | (or public fill) from excavation, | material will be disposed offsite to NENT | | | (Cap 354); |
| | | | and unused building materials. | Landfill. | (c) Minimize wastage through careful planning and avoiding | | |
| | | | Other wastes include noninert | | over purchase of construction materials. | | (b) Public Dumping License under the |
| | | | C&D materials (or C&D waste), | b) Conditions in the Environmental | | | Land Miscellaneous Provisions) |
| | | | plant materials, scaffolding, | Permit and Discharge License should be | (d) Provide training to workers on site cleanliness, waste | | Ordinance (Cap 28); |
| | | | formwork and packaging, | followed | management (waste reduction, reuse and recycle) and | | |
| | | | chemical waste from plant | | chemical handling procedures. | | (c) Marine Dumping Permit under |
| | | | maintenance, bentonite slurry | c) Fueling of equipment will be | | | Dumping at Sea Ordinance (Cap 466); and |
| | | | from drilling works and general | conducted carefully onsite by mobile | (e) Hire licensed waste disposal contractors for waste | | |
| | | | refuse from workers. | tanker to avoid storage of fuel and oil | collection and removal. Dispose waste at licensed waste | | (d) Effluent Discharge License under the |
| | | | | spillage. | disposal facilities. | | Water Pollution Control Ordinance (Cap |
| | | | b) Dredging at the proposed | | | | 358). |
| | | | diffuser location will generate | d) Provision of drip trays for equipment | (f) Recondition and reuse bentonite as far as practical. | | |
| | | | marine sediment. | likely cause spillage of chemical / fuel | | | b) Reference should be made to EPD's |
| | | | | and provide routine maintenance. | (g) Conduct marine sediment test and dump dredged marine | | booklets on licenses/permits. The |
| | | | | | sediment according to ETWB TCW No. 34/2002 | | Contractor shall also document recycling |
| | | | | | Management of Dredged/Excavated Sediment and Dumping | | receipts/ disposal record to keep track of |
| | | | | | at Sea Ordinance. | | waste movement. The ET shall check with |
| | | | | | | | the Contractor that these licenses/permits |
| | | | | | (h) Chemical waste shall be handled, stored and disposed | | have been obtained. He should also |
| | | | | | properly, according to the relevant guidelines. | | review the above documentations |
| | | | | | | | regularly to ensure compliance with |
| | | | | | | | legislations and specifications. |
| | | | | | | | |



Monthly EM&A Report

| Item | EIA | EM&A | Environmental | Corresponding | EM&A Manual | Action By | Measurement |
|------------|-------|------|------------------------------------|-------------------------------------|--|------------|---|
| | Ref. | Ref. | Aspect | Mitigation Measures | Recommended Mitigation/ | | Procedures/Methods |
| | | | | | Actions | | |
| Landscape | Table | CM1- | a) Minor landscape and visual | a) Conditions in the Environmental | a) The contractor shall employ a professionally qualified | Contractor | a) Tree risk assessment shall be |
| and Visual | 10-6 | CM8 | impact is expected due to | Permit and Discharge License should | Registered Landscape Architect (RLA) on the Environmental | | undertaken by the contractor during |
| impact | & 10- | & | dredging work in open sea, | be followed. | Team to supervise and monitor the implementation of | | construction to all existing trees within the |
| | 7 | OM1- | construction of the STP and | | construction phase landscape and visual mitigation | | project site as per "Guidelines for Tree |
| | | OM5 | pipelines on land and the loss of | b) Implement the recommended | measures. This is necessary to ensure that all the | | Risk Assessment and Management |
| | | | existing trees and vegetation at | mitigation proposed in EM&A manual. | recommended landscape and visual mitigation measures | | Arrangement". |
| | | | the sewage treatment plant site in | | under Chapter 10 of the EIA are effectively implemented | | |
| | | | the construction phase. | | including minimization of the works footprint, ensuring that | | b) Site inspections by appointed RLA shall |
| | | | | | those existing trees earmarked for retention on site or | | be undertaken at monthly intervals to |
| | | | | | transplanting are protected and planting works are correctly | | closely monitor all these aspects of work. |
| | | | | | implemented. | | Inspection findings shall be logged in a site |
| | | | | | | | monitoring report with any discrepancies |
| | | | | | | | or concerns regarding the implementation |
| | | | | | | | and effectiveness of mitigation measures |
| | | | | | | | highlighted. |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |



| Item | EIA | EM&A | Environmental | Corresponding | EM&A Manual | Action By | Measurement |
|----------|------|-------|--------------------------------------|-------------------------------------|--|------------|---|
| | Ref. | Ref. | Aspect | Mitigation Measures | Recommended Mitigation/ | | Procedures/Methods |
| | | | | | Actions | | |
| Build | 11.6 | BH1 - | a) As the proposed work is close | a) Conditions in the Environmental | a) Provision of protective covering or protective screen is | Contractor | a) A maximum vibration level of 7.5mm/s |
| Heritage | | BH5 | to some of the identified built | Permit and Discharge License should | recommended to identified built heritage to prevent damages | | shall be adopted for the Grade 3 Hung |
| | | | heritage resources, condition | be followed. | by construction tools or waste. | | Shing Temple and settlement check points |
| | | | survey, vibration and settlement | | | | in the Alert/Alarm/Action limit levels at |
| | | | monitoring is recommended to | b) Implement the recommended | b) Maintenance of public access is suggested for identified | | 6mm/8mm/10mm shall be adopted. |
| | | | identified built heritage to prevent | mitigation proposed in EM&A manual. | built heritage. Besides, buffer zone of at least 1m from the | | |
| | | | indirect damage by mechanical | | works boundary should be provided for identified built | | |
| | | | vibration and settlement. | | heritage as far as possible. | | |
| | | | | | | | |
| | | | | | c) Condition survey, vibration and settlement monitoring to | | |
| | | | | | identified built heritage. | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |



APPENDIX N - CUMULATIVE STATISTICS ON COMPLAINTS, NOTIFICATIONS OF SUMMONS

| | ED 516/2016 Dort Shaltor Sowerogo Stago? Sowerogo Werke at Do Toi O | Page | N-2 |
|-----|--|------|---------------|
| | EP-516/2016 - Port Shelter Sewerage, Stage3 - Sewerage Works at Po Toi O | Ref# | EMA2204/03/11 |
| 040 | Monthly EM&A Report | | 01 |
| | ······································ | Date | Mar 23 |

Environmental Complaints Log

| Complaint | Date of | Received | Received | Nature of | Relevant to the | Investigation/ | Status |
|-----------|-----------|----------|----------|---------------|----------------------|----------------|--------|
| Log No. | Complaint | From | Ву | Environmental | Construction Work of | Mitigation | |
| | | | | Complaint | Project Site? (Y/N) | Action | |
| 001 | 28 | EPD | ET | Waste | N | The | Closed |
| | December | | | Management | | investigation | |
| | 2021 | | | | | reports | |
| | | | | | | was submitted | |
| | | | | | | on 7 January | |
| | | | | | | 2022 | |

Remark:

* No complaints, Notifications of Summons, or Successful Prosecutions were received in the reporting period.

Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions and Public Engagement Activities

| Reporting Period | Complaints | Notifications of Summons and | Public Engagement Activities | | |
|----------------------------|------------|------------------------------|------------------------------|--|--|
| | | Prosecutions | | | |
| This Month | 0 | 0 | 0 | | |
| Cumulative Project-to-Date | 1 | 0 | 0 | | |