

Lam Environmental Services Limited

### CONTRACT NO. SPW 25/2018

### ENVIRONMENTAL TEAM FOR RELOCATION OF SHA TIN SEWAGE TREATMENT WORKS TO CAVERNS – SITE PREPARATION AND ACCESS TUNNEL CONSTRUCTION

### UNDER ENVIRONMENTAL PERMIT NO. EP-533/2017

### MONTHLY ENVIRONMENTAL MONITORING & AUDIT REPORT

### AUGUST 2019

**CLIENTS:** 

#### PREPARED BY:

**Drainage Services Department** 

#### Lam Environmental Services Limited

11/F Centre Point 181-185 Gloucester Road, Wanchai, H.K.

Telephone: (852) 2882-3939 Facsimile: (852) 2882-3331 E-mail: <u>info@lamenviro.com</u> Website: <u>http://www.lamenviro.com</u>

**CERTIFIED BY:** 

Derek LO Environmental Team Leader

DATE:

September 2019



AECOM Asia Co. Ltd. 13/F Grand Central Plaza, Tower 2 138 Shatin Rural Committee Road Shatin, Hong Kong

Attn: Mr. Simon Leung

Your Reference

#### Sha Tin Cavern Sewage Treatment Works

Environmental Permit No. EP-533/2017

#### Our Reference EC/TC/BW/bw/T407129/ Correspondence/L023

3/F International Trade Tower 348 Kwun Tong Road Kowloon Hong Kong

T +852 2828 5757 F +852 2827 1823 mottmac.hk Contract No. DC/2018/05 Relocation of Sha Tin Sewage Treatment Works to Caverns – Site Preparation and Access Tunnel Construction

EP Condition 3.5 – Monthly EM&A Report for August 2019

13 September 2019 By Email

Dear Sir,

I refer to the letter dated 13 September 2019 (ref: LES/J2019-02/CS/L031) from the Environmental Team Leader certifying the captioned Monthly EM&A Report for August 2019.

I have no comment on the captioned report and hereby verify it as having complied with the requirements as set out in the EM&A Manual for the captioned project, in accordance with Condition 3.5 of Environmental Permit No. EP-533/2017.

Should you have any queries regarding the captioned or require any further information, please contact the undersigned at 2828 5875.

Yours faithfully for MOTT MACDONALD HONG KONG LIMITED



Brandon Wong Independent Environmental Checker T +852 2828 5875 Brandon.Wong@mottmac.com

Encl.

c.c. DSD

Lam Environmental Services Limited China State Joint Venture Mr. Kenneth Poon Mr. Derek Lo Mr. F M Chung By Email By Email By Email



### TABLE OF CONTENTS

1	I	NTRODUCTION
	1.1 1.2	Scope of the Report
2	Р	ROJECT BACKGROUND
	2.1 2.2 2.3 2.4	Background
3	S	TATUS OF REGULATORY COMPLIANCE 11
	3.1 3.2	Status of Environmental Licensing and Permitting under the Project11 Status of Submission under the EP- 533/2017
4	MON	NITORING REQUIREMENTS 13
	4.1 4.2	Air Monitoring
5.	MON	NITORING RESULTS
	5.1 5.2 5.3	Air Monitoring Results
6.	COM	IPLIANCE AUDIT
	6.1 6.2 6.3 6.4	Air Monitoring
7.	ENV	IRONMENTAL SITE AUDIT
8.	COM	IPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTION 24
9.	CON	CLUSION



### LIST OF TABLES

- Table 2.1
   Schedule 2 Designated Projects under this Project
- Table 2.2
   Contact Details of Key Personnel
- Table 3.1
   Summary of the current status on licences and/or permits on environmental protection pertinent to the Project
- Table 3.2 Summary of submission status for Contract no. DC2018/05 under EP-533/2017
- Table 4.1 Air Monitoring Station
- Table 4.2
   Air Quality Monitoring Equipment
- Table 4.3
   Action and Limit Level for Air Quality Monitoring
- Table 4.4
   Noise Monitoring Station
- Table 4.5 Noise Monitoring Equipment
- Table 4.6 Action and Limit Level for Noise Monitoring
- Table 5.1
   Details of Waste Disposal for Contract no. DC/2018/05
- Table 8.1
   Cumulative Statistics on Complaints
- Table 8.2
   Cumulative Statistics on Successful Prosecutions
- Table 9.1
   Construction Activities and Recommended Mitigation Measures in Coming Reporting Month

#### LIST OF FIGURES

- Figure 2.1 Project Layout
- Figure 2.2 Project Organization Chart
- Figure 4.1 Locations of Air Quality Monitoring Station
- Figure 4.2 Locations of Noise Monitoring Station

#### LIST OF APPENDICES

Appendix 1.1	Ecological Monitoring Report
Appendix 3.1	Environmental Mitigation Implementation Schedule
Appendix 4.1	Action and Limit Level
Appendix 4.2	Copies of Calibration Certificates
Appendix 4.3	Wind data extracted from Sha Tin HKO Automatic Weather Station
Appendix 5.1	Monitoring Schedule for Reporting Month and Next Month
Appendix 5.2	Air Quality Monitoring Results and Graphical Presentations
Appendix 5.3	Noise Monitoring Results and Graphical Presentations
Appendix 5.4	Monthly Summary Waste Flow Table
Appendix 6.1	Event and Action Plans
Appendix 6.2	Summary for Notification of Exceedance
Appendix 8.1	Complaint Log
Appendix 9.1	Construction Programme of Individual Contracts



#### **EXECUTIVE SUMMARY**

- i. This is the Environmental Monitoring and Audit (EM&A) Monthly Report August 2019 of Relocation of Sha Tin Sewage Treatment Works to Caverns – Site Preparation and Access Tunnel Construction under Environmental Permit no. EP-533/2017 (Hereafter as "the Project"). This is the 6th EM&A report presenting the environmental monitoring findings and information recorded during the period of 1 August 2019 to 31 August 2019. The cut-off date of reporting is at the end of each reporting month.
- In the reporting month, the principal work activities conducted are as follow:
   Contract no. DC/2018/05 Relocation of Sha Tin Sewage Treatment Works to Caverns Site
   Preparation and Access Tunnel Construction
  - Site Clearance
  - Construction of site office
  - Hoarding erection
  - Hand dig trial pit excavation
  - Root pruning and transplantation
  - Site entrance construction
  - Ground investigation
  - Excavation for temporary haul road construction
  - Construction of cycle track

#### Air Quality Monitoring

- iii. 1-hour Total Suspended Particulates (TSP) monitoring would be conducted at five monitoring stations. The sampling frequency is 3 times in every 6 days.
- iv. Air quality monitoring for the stations AM1 and AM2 were commenced on 12 April 2019 while station AM5 was commenced on 18 April 2019. Air quality monitoring for the station AM4 was commenced on 3 May 2019 in the reporting period. AM3(A) is under liaison for approval.
- v. No action or limit level exceedance was determined in the reporting period for the stations of AM1, AM2, AM4 and AM5.

#### Noise Monitoring

- vi. Noise monitoring would be conducted at five noise monitoring stations once per week.
- vii. Noise monitoring for stations CM4 and CM5 were commenced on 13 April 2019 and 18 April 2019 respectively. Noise monitoring for stations CM1 and CM3 were commenced on 2 May 2019 in the reporting period. CM2(A) is under liaison for approval.
- viii. No action or limit level exceedance was determined in the reporting period for the stations of CM1, CM3, CM4 and CM5.



Site Inspections and Audit

ix. The Environmental Team (ET) conducted weekly site inspections for the Contract on 2, 7, 14,
 23 and 26 August 2019. IEC attended the joint site inspection on 26 August 2019. No non-compliance was found during the site inspection.

#### Complaints, Notifications of Summons and Successful Prosecutions

x. A public complaint regarding construction dust received by DSD on 29 July 2019 was subsequently referred to ET on 6 August 2019. The complainant reported that exposed slope surface without any covering at Portion 6. Based on the information provided by the Contractor, the concerned area was under slope cutting and filling works for temporary haul road construction.

Based on the observation on 6 August 2019 and weekly site inspection on 7 August 2019, the concerned slope was observed covered with the tarpaulin sheets to alleviate the potential dust impact to the surroundings.

Upon review on the monitoring data, no exceedances were recorded at the air quality monitoring stations AM2 - Block H, Kam Tai Court and AM4 - Wellborn Kindergarten (located nearest to the concerned slope) during the 1hr TSP monitoring on 23 July 2019 and 29 July 2019 respectively.

Follow up site inspection was conducted by the Environmental Team on 07 August 2019 and it was observed that the slope at Portion 6 was properly covered.

Nevertheless, in view of the public concern, the Contractor of DC/2018/05 was reminded to enhance the dust suppression measure by providing adequate watering to any exposed surface during cutting slope and fill works to avoid potential dust impact to the surroundings.

- xi. No environmental complaint was received in the reporting period.
- xii. No notification of summons and successful prosecutions was received in the reporting month.

#### Reporting Changes

xiii. According to the approved Protection and Transplantation Proposal, a total of 500 nos. of *Diospyros vaccinioides* would be temporarily stored at an on-site nursery before being transplanted to the final receptor site. The 1<sup>st</sup> batch of transplanted *Diospyros vaccinioides* involved 40 individuals originated was conducted on 3 August 2019. The Ecological Monitoring Report is attached in the <u>Appendix 1.1</u>.

#### Future Key Issues



xiv. In coming reporting months, the scheduled construction activities and the recommended mitigation measures are listed as follows:

Key Construction Works	Recommended Mitigation Measures		
• Site clearance, construction of site office, hoarding erection, site entrance	<ul><li>Dust control during dust generating works;</li><li>Implementation of proper noise pollution control;</li></ul>		
construction, ground investigation,	and		
construction of cycle track, soil nail, retaining wall construction and piling works	• Provision of protection to ensure no runoff out of site area or direct discharge into public drainage system.		
Root pruning and transplantation	• Direct impact to plant species of conservation importance recorded in the vicinity of the construction sites shall be avoided		
Hand dig trial pit excavation	<ul> <li>Excavation materials shall be well covered</li> <li>Mitigation measures to dust and noise control should be provided to erection of hoarding and construction of site office</li> </ul>		



#### 1 Introduction

#### 1.1 Scope of the Report

- 1.1.1. Lam Environmental Services Limited (LES) has been appointed to work as the Environmental Team (ET) under Environmental Permit (EP) no. EP-533/2017 to implement the Environmental Monitoring and Audit (EM&A) programme as stipulated in the EM&A Manual of the approved Environmental Impact Assessment (EIA) Report for Relocation of Sha Tin Sewage Treatment Works to Caverns – Site Preparation and Access Tunnel Construction (Register No.: AEIAR-202/2016).
- 1.1.2. In accordance with Clause 3.5 stated in EP-533/2017, 4 hard copies and 3 electronic copies of the Monthly EM&A Report shall be submitted to the Director within 2 weeks after the end of each reporting month throughout the entire construction period.
- 1.1.3. In accordance with Section 13.4.1.1 of the Project EM&A Manual, the Monthly EM&A Report should be prepared and submitted to the Contractor, the IEC, the ER and EPD within 10 working days at the end of each reporting month, with the first report due the month after construction commences.

#### 1.2 Structure of the Report

- **Section 1** *Introduction* details the scope and structure of the report.
- Section 2 *Project Background* summarizes background and scope of the project, site description, project organization and contact details of key personnel during the reporting period.
- Section 3 Status of Regulatory Compliance summarizes the status of valid Environmental Permits / Licenses during the reporting period.
- Section 4 *Monitoring Requirements* summarizes all monitoring parameters, monitoring methodology and equipment, monitoring locations, monitoring frequency, criteria and respective event and action plan and monitoring programmes.
- Section 5 *Monitoring Results* summarizes the monitoring results obtained in the reporting period.
- Section 6 Compliance Audit summarizes the auditing of monitoring results, all exceedances environmental parameters.



- Section 7 Environmental Site Audit summarizes the findings of weekly site inspections undertaken within the reporting period, with a review of any relevant follow-up actions within the reporting period.
- Section 8 Complaints, Notification of summons and Prosecution summarizes the cumulative statistics on complaints, notification of summons and prosecution
- Section 9 Conclusion



#### 2 Project Background

#### 2.1 Background

- 2.1.1. The Relocation of Sha Tin Sewage Treatment Works (STSTW) to Caverns (the Project) is implemented so as to release the existing site, of a size about 28 hectares, for other uses.
- 2.1.2. In May 2012, Drainage Services Department (DSD), the Project Proponent commenced a detailed feasibility study on "Relocation of Sha Tin Sewage Treatment Works to Caverns" (the Feasibility Study). The findings of Feasibility Study affirmed that relocating the STSTW to caverns to be constructed at Nui Po Shan of A Kung Kok is technically feasible and financially viable.
- 2.1.3. The Project is a Designated Project (DP) under the Environmental Impact Assessment Ordinance (EIAO). An application for an Environmental Impact Assessment (EIA) Study Brief under section 5(1)(a) of the EIAO was submitted on 12 May 2014 with a Project Profile (No. PP-508/2014) for the Project. An EIA Study Brief (No. ESB-273/2014) was issued in June 2014. An EIA for the Project was then undertaken, as part of the Assignment, in accordance with this EIA Study Brief and the Technical Memorandum on Environmental Impact Assessment Process (EIAO-TM). The location of the Project is shown Figure 2.1.

### 2.2 Scope of the Project and Site Description

2.2.1. The Project covers the following DP elements as specified in Schedule 2 of the EIAO (Cap.499), *Table 2.1* summarises the DPs under this Project.

ltem	Designated Project	EIAO Reference
DP1	Sewage treatment works with an installed capacity of Schedule 2, Part I, more than 15,000 m3 per day under Item F.1	
	·····	
DP2	Sewage treatment works under Item F.2	Schedule 2 Part I
	• With an installed capacity of more than 5,000 m3 per	
	day; and	
	• A boundary of which is less than 200m from the	
	nearest boundary of an existing or planned	
	residential area, educational institution and health	
	care institution.	
DP3	An activity for the reuse of treated sewage effluent from a	Schedule 2 Part I
	treatment plant under Item F.4	

Table 2.1Schedule 2 Designated Projects under this Project



DP4	Underground rock caverns under Item Q.2	Schedule 2 Part I
DP5	An explosives depot in a stand-alone, purpose built building under Item K.10	Schedule 2 Part I;
DP6	Decommissioning of an explosives depot under Item 11	Schedule 2 Part II

### 2.3 **Project Organization and Contact Personnel**

- 2.3.1 Drainage Services Department is the overall project controllers for the Project. For the construction phase of the Project, Project Engineer, Contractor(s), Environmental Team and Independent Environmental Checker are appointed to manage and control environmental issues.
- 2.3.2 The proposed project organization and lines of communication with respect to environmental protection works are shown in <u>Figure 2.2.</u> Key personnel and contact particulars are summarized in *Table 2.2*:

Party	Role	Post	Name	Contact No.	Contact Fax
AECOM	Engineer's Representative	Chief Resident Engineer	Mr .Leung Chi Man, Simon	6393 8645	3020 6780
China State Joint		Site Agent	Mr. KONG Ming, Elvis	9186 2081	
Venture	Contractor	Environmental Officer	Ms. CHIU Mei Yu, Gloria	9224 2413	2672 2501
Mott MacDonald Hong Kong Limited	Independent Environmental Checker (IEC)	Independent Environmental Checker (IEC)	Mr. Brandon Wong	2828 5875	2827 1823
Lam Environmental Services Limited	Environmental Team (ET)	Environmental Team Leader (ETL)	Mr. Derek Lo	2882 3939	2882 3331

#### Table 2.2 Contact Details of Key Personnel

### 2.4 Construction Activities

- 2.4.1 In the reporting month, the principal work activities conducted are as follow.
  - Site Clearance
  - Construction of site office



- Hoarding erection
- Hand dig trial pit excavation
- Root pruning and transplantation
- Site entrance construction
- Ground investigation
- Excavation for temporary haul road construction
- Construction of cycle track

#### 2.4.2 In coming reporting months, the scheduled construction activities are listed as follows:

- Site Clearance
- Construction of site office
- Hoarding erection
- Hand dig trial pit excavation
- Root pruning and transplantation
- Site entrance construction
- Ground investigation
- Excavation for temporary haul road construction
- Construction of cycle track
- Soil nail
- Retaining wall construction
- Piling works



#### 3 Status of Regulatory Compliance

#### 3.1 Status of Environmental Licensing and Permitting under the Project

3.1.1. A summary of the current status on licences and/or permits on environmental protection pertinent to the Project is shown in *Table 3.1*.

## Table 3.1 Summary of the current status on licences and/or permits on environmental protection pertinent to the Project

Permits and/or Licences	Reference No.	Issued Date	Valid Period & Expiry Date (dd-MM-yyyy to dd-MM-yyyy)	Status
Notification of Works Under APCO	442872	7/3/2019	N.A.	Valid
Discharge Licence	444024			Acknowledge receipt from EPD on 8 Apr 2019 (Application Ref.: 444024)
Billing account under Waste Disposal Ordinance	7033825	17/4/2019	N/A	Valid
Registration as a Chemical Waste Producer	5117-756-C4363-01	9/5/2019	N/A	Valid
Asbestos Abatement Licence				Nil
Construction Noise Permit				Nil

#### 3.2 Status of Submission under the EP- 533/2017

3.2.1. A summary of the current status on submission for Contract no. DC/2018/05 under EP-533/2017 is shown in *Table 3.2*.

#### Table 3.2 Summary of submission status for Contract no. DC2018/05 under EP-533/2017

EP Condition	Submission	Date of Submission
Condition 1.12	Notification of Commencement Date of Works	18 February 2019
Condition 2.12	Management Organization of Main Construction Companies	18 April 2019



EP Condition	Submission	Date of Submission
Condition 2.14	Submission of Detailed Vegetation Survey Report and Protection and Transplantation Proposal	18 April 2019
Condition 2.15	Submission of Detailed Woodland Compensation Plan	TBC
Condition 2.18	Submission of Landscape & Visual Mitigation and Tree Preservation Plan(s)	18 April 2019
Condition 2.22	Submission of Measures to Mitigate Traffic Noise from Ma On Shan Road	18 April 2019



#### 4 Monitoring Requirements

#### 4.1 Air Monitoring

#### AIR QUALITY MONITORING STATIONS

- 4.1.1. Air monitoring stations AM1 and AM2 were setup and commencement of monitoring on 12 April 2019 while AM5 was setup and commencement of monitoring on 18 April 2019. Air quality monitoring for the station AM4 was commenced on 3 May 2019. AM3(A) is under liaison for approval, no monitoring for AM3(A) was conducted in the reporting period.
- 4.1.2. Based on the Project baseline report, the air quality monitoring station AM3, Ma On Shan Tsung Tsin Secondary School was relocated to AM3(A), Kowloon City Baptist Church Hay Nien Primary School.
- 4.1.3. Air quality monitoring station AM6 will commence at a later stage upon the commencement of the decommissioning and demolition of the existing Shatin Sewage Treatment Works. The proposal was verified by IEC and approved by EPD on 9 May 2019.

4.1.4. The air monitoring stations for the Project are listed and shown in <i>Table 4.1</i> and <u>Figure 4.1</u> .
---

Monitoring Station ID	Monitoring Location	Level (in terms of no. of floor)
AM1	Ah Kung Kok Fishermen Village	G/F
AM2	Block H, Kam Tai Court	Roof
AM3(A)	Kowloon City Baptist Church Hay Nien Primary School	G/F (tentative)
AM4	Wellborn Kindergarten	G/F
AM5	The Neighbourhood Advice-Action Council Harmony Manor	Roof

#### Table 4.1 Air Monitoring Station

#### AIR MONITORING PARAMETERS, FREQUENCY AND DURATION

- 4.1.5. One-hour TSP levels should be measured to indicate the impacts of construction dust on air quality.
- 4.1.6. The sampling frequency of at least three times in every six-days should be undertaken when the highest dust impact occurs.
- 4.1.7. Portable direct reading dust meter was proposed to use for 1-hour TSP level instead of HVS to undertaking the air quality monitoring for the project at the stations of AM1, AM2, AM3(A), AM4 and AM5. The proposal was verified by IEC and submitted to EPD, the proposal has approved



by EPD on 28 May 2019.

#### SAMPLING PROCEDURE AND MONITORING EQUIPMENT

- 4.1.8. Monitoring Procedures
  - (a) Check the calibration period of portable direct reading dust meter prior to monitoring (The direct reading dust meter was calibrated at 2-years interval and checked with High Volume Sampler (HVS) yearly.)
  - (b) Record the site condition near / around the monitoring stations.
  - (c) Install the portable direct reading dust meter to the monitoring location.
  - (d) Slide the power switch to turn the power on.
  - (e) Check of portable direct reading dust meter to ensure the equipment operation in normal condition.
  - (f) Select the period of measurement to 60mins.
  - (g) Check and set the correct time.
  - (h) Select the appropriate unit display for the equipment.
  - (i) Slide the power switch to turn the power off when the monitoring period ended (3 times 1 hour TSP monitoring per day).
  - (j) Uninstall the portable direct reading dust meter
  - (k) Collected the sampled data for analysis.
  - Remark: Procedures (c) to (h) may be different subject to the brands and models of portable direct reading dust meter
- 4.1.9. Maintenance and Calibration
  - (a) The direct reading dust meter was calibrated at 2-years interval and checked with High Volume Sampler (HVS) yearly to determine the accuracy and validity of the results measured.
  - (b) Checking of direct reading dust meter will be carried out in order to determine the conversion factor between the direct reading dust meter and the standard equipment, HVS. The comparison check is to be considered valid based on correlation coefficient checked by HOKLAS laboratory.
- 4.1.10. The 1-hour TSP air quality monitoring was performed by using portable direct reading dust meters at each designated monitoring station. The brand and model of the equipment are given in **Table 4.2**.

#### Table 4.2 Air Quality Monitoring Equipment

Equipment	Brand and model
Portable direct reading dust meter	Met One BT- 645
Politable direct reading dust meter	Met One AEROCET 831



- 4.1.11. The calibration certificates of the air quality monitoring equipment are attached in <u>Appendix</u>
   <u>4.2.</u> The calibration dates in the calibration certificates for portable direct reading dust meter models Met One BT-645 and Met One Aerocet 831 are presented in "month/day/year" format.
   <u>WIND DATA</u>
- 4.1.12. The representative wind data from Sha Tin HKO Automatic Weather Station was obtained covering the 1-hr TSP monitoring periods. The wind data were extracted and shown in Appendix 4.3.

### EVENT AND ACTION PLAN

4.1.13. The Action and Limit levels for construction air quality are defined in Table 4.3 and <u>Appendix</u>
 <u>4.1</u>. Should non-compliance of the air quality criteria occur, action in accordance with the Event and Action Plan in <u>Appendix 6.1</u> shall be carried out.

Monitoring Locations	1-hour TSP Level in µg/m3		
	Action Level	Limit Level	
AM1	294	500	
AM2	325	500	
AM3(A)	360	500	
AM4	297	500	
AM5	349	500	

### Table 4.3 Action and Limit Level for Air Quality Monitoring

#### 4.2 Noise Monitoring

#### NOISE MONITORING STATIONS

- 4.2.1. Noise monitoring stations CM4 and CM5 were setup and commencement of monitoring on 13 April 2019 and 18 April 2019 respectively. Noise monitoring for stations CM1 and CM3 were commenced on 2 May 2019 in the reporting period. CM2(A) is under liaison for approval, no monitoring for CM2(A) was conducted in the reporting period.
- 4.2.2. Based on the Project baseline report, the noise monitoring station CM2, Ma On Shan Tsung Tsin Secondary School was relocated to CM2(A), Kowloon City Baptist Church Hay Nien Primary School.
- 4.2.3. The noise monitoring stations for the Project are listed and shown in *Table 4.4* and *Figure 4.2*.

### Table 4.4 Noise Monitoring Station



Monitoring Station ID	Monitoring Location	Measurement Type	Level (in terms of no. of floor)
CM1	Wellborn Kindergarten	Free field	G/F
CM2(A)	Kowloon City Baptist Church Hay Nien Primary School	Free field (tentative)	G/F (tentative)
СМЗ	S.K.H. Ma On Shan Holy Spirit Primary School	Façade	Roof
CM4	Ah Kung Kok Fishermen Village	Free field	G/F
CM5	The Neighbourhood Advice-Action Council Harmony Manor	Façade	Roof

#### NOISE MONITORING PARAMETERS, FREQUENCY AND DURATION

- 4.2.4. Noise monitoring shall be carried out at all the designated monitoring stations. The monitoring frequency shall depend on the scale of the construction activities. The following is an initial guide on the regular monitoring frequency for each station on a weekly basis when noise generating activities are underway:
  - One set of measurements between 0700-1900 hours on normal weekdays;
  - One set of measurements between 1900-2300 hours;
  - One set of measurements between 2300-0700 hours of next day; and
  - One set of measurements between 0700-2300 hours on holidays (three consecutive Leq/5min readings).
- 4.2.5. If construction works are extended to include works during the hours of 1900-0700, additional weekly impact monitoring shall be carried out during evening and night-time works for the latter 3 sets of measurements specified in Section 4.1.2 above, one set of measurements shall at least include 3 consecutive Leq (5min) results.
- 4.2.6. Supplementary information for data auditing, statistical results such as L10 and L90 shall also be obtained for reference.
- 4.2.7. If a school exists near the construction activity, noise monitoring shall be carried out at the monitoring stations for the schools during the examination periods. The ET leader shall liaise with the school's personnel and the examination authority to ascertain the exact dates and times of all examination periods during the course of the contract.

#### MONITORING EQUIPMENT

4.2.8. Noise monitoring was performed using sound level meter at the designated monitoring locations. The sound level meters shall comply with the International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator shall be deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in **Table 4.5**.



#### Table 4.5 Noise Monitoring Equipment

Equipment	Brand and Model
Integrated Sound Level Meter	NTi XL2
	B&K2236
	HONGLIM HLES-01
Acoustic Calibrator	Larson Davis CAL200

#### 4.2.9. The calibration certificates of the noise monitoring equipment are attached in Appendix 4.2.

#### SAMPLING PROCEDURE AND MONITORING EQUIPMENT

#### 4.2.10. Monitoring Procedure

- (a) The monitoring station shall normally be at a point 1m from the exterior of the sensitive receiver's building façade and be at a position 1.2m above the ground.
- (b) Façade measurements were made at the monitoring locations. For free-field measurement, a correction factor of +3 dB (A) would be applied.
- (c) The battery condition was checked to ensure the correct functioning of the meter.
- (d) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
- (e) Frequency weighting: A, Time weighting: Fast, Measurement time set: continuous 5 mins
- (f) Prior and after to the noise measurement, the meter was checked using the acoustic calibrator for 94dB (A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than ±1 dB (A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- (g) Noise measurements shall not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 4.2.11. Maintenance and Calibration
  - (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
  - (b) The sound level meter and calibrator were calibrated at yearly intervals.

#### EVENT AND ACTION PLAN

4.2.12. Noise Standards for Daytime Construction Activities are specified under EIAO-TM. The



Action and Limit levels for construction noise are defined in **Table 4.6** and <u>Appendix 4.1</u>. Should non-compliance of the criteria occurs, action in accordance with the Event and Action Plan in <u>Appendix 6.1</u> shall be carried out.

		Limit	t Level (dB(A))	
Monitoring Station	Action Level	0700-1900 hrs on normal weekdays	0700-2300 hrs on holidays (including Sundays); and 1900-2300 hrs on all days <sup>2</sup>	2300-0700 hrs of all days <sup>2</sup>
CM1		65 / 70 <sup>1</sup>		
CM2(A)	When one documented	65 / 70 <sup>1</sup>		
CM3	complaint is	65 / 70 <sup>1</sup>	60 / 65 / 70 <sup>3</sup>	45 / 50 / 55 <sup>3</sup>
CM4	received	75		
CM5		75		

#### Table 4.6 Action and Limit Level for Noise Monitoring

Remark 1: Limit level of CM1, CM2(A) and CM3 reduce to 65 dB (A) during examination periods if any.

Remark 2: Construction noise during restricted hours is under the control of Noise Control Ordinance Limit Level to be selected based on Area Sensitivity Rating.

Remark 3: Limit Level for restricted hour monitoring shall act as reference level only. Investigation would be conducted on CNP compliance if exceedance recorded during restricted hour noise monitoring period.



#### 5. Monitoring Results

- 5.0.1 The environmental monitoring will be implemented based on the division of works areas of each designed projects. Overall layout showing work areas and monitoring stations is shown in <u>Figure 2.1</u> and <u>Figure 4.1 4.2</u> respectively.
- 5.0.2 The environment monitoring schedules for reporting month and coming month are presented in Appendix 5.1.

#### 5.1 Air Monitoring Results

- 5.1.1 1-hour TSP monitoring was conducted at AM1, AM2, AM4 and AM5 in the reporting month. No1-hour TSP monitoring was scheduled at AM3(A) due to approval of monitoring station is still under liaison.
- 5.1.2 No action or limit level exceedance was determined in the reporting period at stations of AM1, AM2, AM4 and AM5
- 5.1.3 Air quality monitoring results measured in this reporting period for AM1, AM2, AM4 and AM5 are reviewed and summarized. Details of air monitoring results and graphical presentation can be referred in <u>Appendix 5.2.</u>

#### 5.2 Noise Monitoring Results

- 5.2.1 Noise monitoring was conducted at CM1, CM3, CM4 and CM5 in the reporting month. No noise monitoring was scheduled at CM2(A) due to approval of monitoring station is still under liaison.
- 5.2.2 No action or limit level exceedance was determined in the reporting period at stations of CM1, CM3, CM4 and CM5.
- 5.2.3 Noise monitoring results measured in this reporting period for CM1, CM3, CM4 and CM5 are reviewed and summarized. Details of noise monitoring results and graphical presentation can be referred in <u>Appendix 5.3</u>.

#### 5.3 Waste Management

5.3.1 The quantities of waste for disposal in the Reporting Period are summarized in Table 5.1 and Table 5.2. The Monthly Summary Waste Flow Table is shown in <u>Appendix 5.4</u>. Whenever possible, materials were reused on-site as far as practicable.

Waste Type	Quantity this month	Cumulative Quantity-to-Date	Disposal / Dumping Grounds
Inert C&D materials disposed, <b>m</b> <sup>3</sup>	67	67	Fill Bank at Tuen Mun Area 38
Inert C&D materials recycled, <b>m</b> <sup>3</sup>	53.58	108.9	Fill Bank at Tuen Mun Area 38

#### Table 5.1 Details of Waste Disposal for Contract no. DC/2018/05



#### Lam Environmental Services Limited

Waste Type	Quantity this month	Cumulative Quantity-to-Date	Disposal / Dumping Grounds
Non-inert C&D materials disposed, tonne	10.98	146.91	NENT
Non-inert C&D materials recycled, <b>kg</b>	0	0	
Chemical waste disposed, L	0	0	
Asbestos waste disposed, <b>Kg</b>	0	0	



#### 6. Compliance Audit

- 6.0.1. The Event Action Plan for construction noise, air quality are presented in Appendix 6.1.
- 6.0.2. The summary of exceedance is presented in <u>Appendix 6.2.</u>

#### 6.1 Air Monitoring

6.1.1 No action or limit level exceedance was determined in the reporting period at stations of AM1, AM2, AM4 and AM5. No 1hr TSP monitoring was scheduled at stations of AM3(A) due to approval of monitoring station is still under liaison.

#### 6.2 Noise Monitoring

6.2.1 No action or limit level exceedance was determined in the reporting period at stations of CM1, CM3, CM4 and CM5, No noise monitoring was scheduled at stations of CM2(A) due to approval of monitoring station is still under liaison.

#### 6.3 Review of the Reasons for and the Implications of Non-compliance

6.3.1 No environmental non-compliance was recorded in the reporting month.

#### 6.4 Summary of action taken in the event of and follow-up on non-compliance

6.4.1 There was no particular action taken since no non-compliance was recorded in the reporting period.



### 7. Environmental Site Audit

7.0.1. Within this reporting month, weekly environmental site audits were conducted on 2, 7, 14, 23 and 26 August 2019. IEC attended the joint site inspection on 26 August 2019.

 Table 7.1
 Summary of Environmental Inspections for Contract no. SPW 25/2018

Item	Date	Reminders/Observations	Action taken by Contractor	Outcome
20190807_01Env	7-8-2019	Portion6: slope shall be well covered after works spay with water to keep wet	Slope has been covered when no slope formation	Completed by contractor on 7 August 2019
		regularly	works and watering for the slope when carrying out filling works at daytime	
20190807_02Env		Portion 11: the u-channel near slope should be protected to prevent soil get into the u-channel	soil from sliding down to nearby stream	Completed by contractor on 7 August 2019
20190814_01Env		Portion 2: contractor is reminded to clear debris in the u-channel regularly	Debris cleared by contractor	Completed by contractor on 22 August 2019
20190814_02Env		Portion 6: Contractor is requested to provide drip tray to the chemical containers	Drip tray provided	Completed by contractor on 22 August 2019
20190826_01Env		Portion 6: Measures should be provided to prevent muddy surface run off from site exit direct into public road	An intercepting channel has been constructed under the slope to divert the surface runoff to wastewater treatment system and prevent muddy water from leaking to public road.	Completed by contractor on 29 August 2019
20190826_02Env		area should be cleaned up	Chemical storage area cleaned	Completed by contractor on 29 August 2019
20190826_03Env	26-8-2019	Portion 11: Debris at the slope should be cleared	Debris at the slope cleared	Completed by contractor on 29 August 2019

7.0.2. Within this reporting month, bi-weekly landscape site audits were conducted on 2, 14 and 26 August 2019.

### Table 7.2Summary of Landscape Inspections for Contract no. SPW 25/2018




ltem	Date	Reminders/Observations	Action taken by Contractor	Outcome
Nil				

7.0.3. Within this reporting month, monthly ecology site audits were conducted on 23 August 2019.

Table 7.3	Summary of Ecology Inspections for Contract no. SPW 25/2018
-----------	---

ltem	Date	Reminders/Observations	Action taken by Contractor	Outcome
20190823_01Eco	23-8-2019	Contractor is reminded to avoid damage on any plant species of conservation importance	On-going	On-going



### 8. Complaints, Notification of Summons and Prosecution

8.0.1. A public complaint regarding construction dust received by DSD on 29 July 2019 was subsequently referred to ET on 6 August 2019. The complainant reported that exposed slope surface without any covering at Portion 6. Based on the information provided by the Contractor, the concerned area was under slope cutting and filling works for temporary haul road construction.

Based on the observation on 6 August 2019 and weekly site inspection on 7 August 2019, the concerned slope was observed covered with the tarpaulin sheets to alleviate the potential dust impact to the surroundings.

Upon review on the monitoring data, no exceedances were recorded at the air quality monitoring stations AM2 - Block H, Kam Tai Court and AM4 - Wellborn Kindergarten (located nearest to the concerned slope) during the 1hr TSP monitoring on 23 July 2019 and 29 July 2019 respectively.

Follow up site inspection was conducted by the Environmental Team on 07 August 2019 and it was observed that the slope at Portion 6 was properly covered.

Nevertheless, in view of the public concern, the Contractor of DC/2018/05 was reminded to enhance the dust suppression measure by providing adequate watering to any exposed surface during cutting slope and fill works to avoid potential dust impact to the surroundings.

- 8.0.2. No environmental complaint was received in the reporting period.
- 8.0.3. No notification of summons and successful prosecutions was received in the reporting month.
- 8.0.4. The details of cumulative complaint log and updated summary of complaints are presented in Appendix 8.1.
- 8.0.5. Cumulative statistic on complaints and successful prosecutions are summarized in **Table 8.1** and **Table 8.2** respectively.

#### Table 8.1 Cumulative Statistics on Complaints

Reporting Period	No. of Complaints
August 2019	0
Total	1

#### Table 8.2 Cumulative Statistics on Successful Prosecutions

Environmental	Cumulative No.	No. of Successful	Cumulative No.
Parameters	Brought Forward	Prosecutions this month	Project-to-Date
		(Offence Date)	



Environmental Parameters	Cumulative No. Brought Forward	No. of Successful Prosecutions this month (Offence Date)	Cumulative No. Project-to-Date
Air	-	0	0
Noise	-	0	0
Waste	-	0	0
Total	-	0	0



#### 9. Conclusion

- 9.0.1. The EM&A programme was carried out in accordance with the EM&A Manual requirements, minor alterations to the programme proposed were made in response to changing circumstances.
- 9.0.2. The scheduled construction activities and the recommended mitigation measures for the coming month are listed in **Table 9.1**. The construction programmes of the Project are provided in <u>Appendix 9.1</u>.


# Table 9.1 Construction Activities and Recommended Mitigation Measures in ComingReporting Month

Key Construction Works	Recommended Mitigation Measures		
<ul> <li>Site clearance, construction of site office, hoarding erection, site entrance construction, ground investigation, construction of cycle track, soil nail, retaining wall construction and piling works</li> </ul>	<ul> <li>Dust control during dust generating works;</li> <li>Implementation of proper noise pollution control; and</li> <li>Provision of protection to ensure no runoff out of site area or direct discharge into public drainage system.</li> </ul>		
<ul> <li>Root pruning and transplantation</li> <li>Hand dig trial pit excavation</li> </ul>	<ul> <li>Direct impact to plant species of conservation importance recorded in the vicinity of the construction sites shall be avoided</li> <li>Excavation materials shall be well covered</li> <li>Mitigation measures to dust and noise control should be provided to erection of hoarding and construction of site office</li> </ul>		



Figure 2.1

Project Layout





影響	DATE 日期	DESCRIPTION 內容補要	CHK. 複枝
_			

₩ 新	DATE 日期	DESCRIPTION 內存損要	CHK. 被核

₩ 例	DATE 日期	DESCRIPTION 內存損要	CHK. 被核	
_				

ST/	ATUS		
/R 参灯	DATE 日期	DESCRIPTION 內容機要	CHK. 被検

DATE 日期	DESCRIPTION 內容接受	の日本
TUS		

DIMENSION	



Figure 2.2

**Project Organization Chart** 



## Project Organization Chart








Figure 4.1 to Figure 4.2

Locations of Monitoring Stations







Appendix 1.1 Ecological Monitoring Report

## CONTRACT NO. SPW 25/2018

# ENVIRONMENTAL TEAM FOR RELOCATION OF SHA TIN SEWAGE TREATMENT WORKS TO CAVERNS – SITE PREPARATION AND ACCESS TUNNEL CONSTRUCTION

### UNDER ENVIRONMENTAL PERMIT NO. EP-533/2017

# 2<sup>ND</sup> ECOLOGICAL MONITORING REPORT

# **AUGUST 2019**

# **TABLE OF CONTENTS**

1. Recommendation on plant species of conservation importance under	2
approved protection and transplantation proposal	
2. Ecological monitoring	3
2.1 Pre-construction survey	3
2.2 Transplantation	3
2.3 One-year Establishment Period after Planting (Post-Transplantation Monitoring)	
2.4 Bi-weekly Ecological Monitoring	5
FIGURES	6
Figure 1	6
Figure 2	7
Figure 3	8
Figure 4	9
PLATE 1	0
Plate 1 1	0
Plate 1 (cont'd) 1	11
TABLE1	12
Table 1 1	2
Table 2 1	3
Table 2 (cont'd).   1	15
Table 3	17
Appendix 1 1	8

## 1. RECOMMENDATION ON PLANT SPECIES OF CONSERVATION IMPORTANCE UNDER APPROVED PROTECTION AND TRANSPLANTATION PROPOSAL

According to the approved Protection and Transplantation Proposal, four out of six recorded plant species of conservation importance are to be transplanted. They were summarized in **Table 1**.

### 2. ECOLOGICAL MONITORING

#### 2.1 Pre-construction survey

As per Section 3.1 of the approved Protection and Transplantation Proposal, pre-construction survey shall be carried out by a qualified ecologist which includes: -

- (1) Desktop study and survey preparation based on the specific area of site clearance as notified by the construction contractor and confirmed with the Resident Site Staff;
- (2) Schedule and conduct physical site survey to locate the affected species, reconfirm the species condition and record the physical condition before transplantation; and
- (3) Report site survey results and provide recommendations to contractor on transplantation and post-transplantation maintenance.

#### Pre-construction survey implementation

For the reporting month, there was no pre-construction survey according to work progress notified by the construction contractor.

#### 2.2 Transplantation

Based on method statement in the approved Protection and Transplantation Proposal, transplantation works of *Diospyros vaccinioides* were carried out by the Landscape Specialist Contractor on 3 August 2019, and did not require onsite monitoring from ET's Ecologist as agreed. They were temporarily stored and kept at the nursery before being transplanted to designated planting area at Site 3.

#### Transplantation implementation

The 1<sup>st</sup> batch of *Diospyros vaccinioides* transplantation involved 40 nos. of individuals originated from Site 1 (named as DV0001-DV0040) (**Figure 1**).

The nursery is an open cleared wasteland within Site 2 (Figure 2), shelter was erected for the transplanted *Diospyros vaccinioides* against environmental stress. Each plant was tagged and lined up in rows. Water supply is ready for irrigation (Plate 1).

There was no construction activity during the reporting month at/ around the nursery.

### 2.3 One-year Establishment Period after Planting (Post-Transplantation Monitoring)

Regular monitoring of health condition of transplanted plants, also called post-transplantation monitoring, should be carried out in monthly basis in the first three months, quarterly afterwards during one-year establishment period after transplanting to receptor site/ nursery as per Section 5.4 and 5.5 of the approved Protection and Transplantation Proposal.

#### Post-transplantation monitoring implementation

Post-transplantation monitoring for 1 no. of *Aquilaria sinensis* seedling (named as C0001), 7 nos. of *Cibotium barometz* (grouped as E0004), 1 no. of *Ania hongkongensis* (named as H0002) and the 40 nos. of *Diospyros vaccinioides* (DV0001-DV0040) was conducted on 9 August 2019 at their corresponding receptor sites/ nursery (**Figure 2**, **3** and **4**); while extra monitoring effort was made on 23 August 2019 for H0002, which is close to access path and the newly established DV0001-DV0040.

#### Post-transplantation monitoring findings

Plant conditions of DV0001-DV0040 were listed in **Table 2**. Most seedlings were generally tiny (about 10cm in height) aiming at smaller root zone and better survival. However, some of them have yet developed sufficient leaves. Sign of leave drop and dehydration has been observed (**Plate 1**), despite provision of shelter and irrigation. Although tiny new branch or leaf buds were observed, seedlings may struggle for survival against environmental stress. Next few monitoring will be importance to assess their progress in plant condition.

DV0001 is actually a *Syzygium buxifolium* rather than targeted *Diospyros vaccinioides*. It shall be replaced during next transplantation.

For C0001, E0004 and H0002, plant conditions were listed in **Table 3**, and corresponding photographic records were shown in **Appendix 1**. Despite rootballs were maintained intact as far as possible, transplanted plants need time to grow into new soil of the receptor site. Therefore, sign of dehydration, leaf yellowing/ wilting, or even die-off were expected. Next few monitoring would be important to access their progress of recovery and establishment of new root system at the receptor site.

#### Recommendation on post-transplantation monitoring maintenance

According to environmental condition and location of the receptor sites/ nursery, watering frequency was recommended in a daily practice for at least the first 3 months as the transplant time is in summer months with strong sunlight and high temperature; except the days with fog and rain. Water frequency may be reduced based on the plant condition after monitoring in the first 3 months.

On the other hand, the Landscape Contractor was recommended to check all transplanted plants after heavy rains/ typhoon under safe condition, in order to carry out any stabilization/ maintenance work. Other maintenance works (e.g. weeding, spraying off construction dust, use of approved pesticide and fertilization) shall be determined throughout the monitoring period in agreement with the Supervisor of the Contract and ET.

In case site clearance would be carried out in the continue patch of woodland surrounding receptor sites, Landscape Contractor was recommended to provide shelter to the transplanted plants to provide similar shading against adverse environmental condition (e.g. strong sunlight, rainstorm and construction dust).

#### 2.4 Bi-weekly Ecological Monitoring


According to Section 6.4 of the approved Protection and Transplantation Proposal, regular ecological site inspection should be carried out at least once every two weeks during the construction period.

### Bi-weekly ecological monitoring implementation

Bi-weekly ecological monitoring was carried out on 9 and 23 August 2019 in the reporting month.

#### **FIGURES**

Figure 1. Original location of DV0001-DV0040 at Site 1 to be transplanted to the nursery.








Figure 2. Nursery site highlighted in red frame for DV0001-DV0040 at Site 2.



*Figure 3.* Original location of H0002 highlighted in yellow frame and its receptor site highlighted in red frame.



*Figure 4.* Receptor site for C0001 and E0004, the area highlighted in red frame is enlarged.

#### PLATE

*Plate 1*. The 1<sup>st</sup> batch of 40 nos. of *Diospyros vaccinioides* transplanted from Site 1; and stored by Landscape Specialist Contractor at the on-site nursery, which has water supply for irrigation.



*Plate 1 (cont'd)*. The 1<sup>st</sup> batch of 40 nos. of *Diospyros vaccinioides* transplanted from Site 1. Example of *Diospyros vaccinioides* in good condition (top left). Sign of leave drop and dehydration (top middle & right). Growing of tiny new branch and leaf bud (bottom).



#### TABLE

*Table 1.* Recommendations on the recorded plant species of conservation importance (adopted from previously approved Protection and Transplantation Proposal Version 7.1).

					R	lecomme	ndations	
Common Name	Species Name	Units	Retain	Transplant	Tag No.	Fell	Total (in Project	Transplantation Date
			Retain	Tanspian	Tag NO.	ren	(III I Toject Boundary)	
Site 1			1					
					DV0001-			
Small Persimmon	Diospyros vaccinioides	No.	950	350	DV0040	4800	6100	3/8/2019
Luofushan Joint-fir	Gnetum luofuense	m2	300	0		1700	2000	NA
Purple Bulb Orchid	Ania hongkongensis	No.	4	1	H0002	0	5	23/7/2019
Site 2								
Small Persimmon	Diospyros vaccinioides	No.	950	50		1500	2500	TBC
Luofushan Joint-fir	Gnetum luofuense	m2	300	0		2500	2800	NA
Butulang Canthium	Canthium dicoccum	No.	1	0		4	5	NA
Lamb of Tartary	Cibotium barometz	No.	0	19		2	21	ТВС
Site 3				·				
Small Persimmon	Diospyros vaccinioides	No.	3700	100		7450	11100	TBC
Luofushan Joint-fir	Gnetum luofuense	m2	750	0		1900	2650	NA
Butulang Canthium	Canthium dicoccum	No.	0	0		4	4	NA
					E0004-1 ~			
Lamb of Tartary	Cibotium barometz	No.	101	7	E0004-7	50	158	12/7/2019
Incense Tree	Aquilaria sinensis	No.	0	1	C0001	0	1	12/7/2019

*Table 2.* Conditions of the transplanted *Diospyros vaccinioides* at nursery in post-transplantation monitoring.

Date of	NIC	E	Health	Structural	Amenity	Domoriles
nonitoring	No.	Form	condition	condition	value	Remarks
						It is a Syzygium buxifolium rather
	DV0001	Fair	Fair	Fair	Fair	than Diospyros vaccinioides; to be
	D V 0001	1'a11	1'all	1'a11	1'all	replaced during next
						transplantation
	DV0002	Fair	Fair	Fair	Fair	
	DV0003	Fair	Fair	Fair	Fair	
	DV0004	Fair	Fair	Fair	Fair	
	DV0005	Poor	Poor	Poor	Poor	No fresh foliage; dehydrated
	DV0006	Fair	Fair	Fair	Fair	
	DV0007	Fair	Fair	Fair	Fair	
	DV0008	Fair	Fair	Fair	Fair	
	DV0009	Poor	Poor	Poor	Poor	No fresh foliage; dehydrated
	DV0010	Good	Good	Fair	Good	
	DV0011	Fair	Fair	Fair	Fair	
	DV0012	Good	Good	Fair	Good	
	DV0013	Fair	Fair	Fair	Fair	
	DV0014	Fair	Fair	Fair	Fair	
9-Aug-19	DV0015	Fair	Fair	Fair	Fair	
9-Aug-19	DV0016	Fair	Fair	Fair	Fair	
	DV0017	Fair	Fair	Fair	Fair	
	DV0018	Fair	Fair	Fair	Fair	
	DV0019	Poor	Poor	Poor	Poor	No fresh foliage; dehydrated
	DV0020	Fair	Fair	Fair	Fair	
	DV0021	Fair	Fair	Fair	Fair	
	DV0022	Fair	Fair	Fair	Fair	
	DV0023	Fair	Fair	Fair	Fair	
	DV0024	Fair	Fair	Fair	Fair	
	DV0025	Fair	Fair	Fair	Fair	
	DV0026	Fair	Fair	Fair	Fair	
	DV0027	Fair	Fair	Fair	Fair	
	DV0028	Fair	Fair	Fair	Fair	
	DV0029	Poor	Poor	Poor	Poor	No fresh foliage; dehydrated
	DV0030	Fair	Fair	Fair	Fair	
	DV0031	Fair	Fair	Fair	Fair	
	DV0032	Fair	Fair	Fair	Fair	
	DV0033	Fair	Fair	Fair	Fair	

DV0034	Fair	Fair	Fair	Fair	
DV0035	Fair	Fair	Fair	Fair	
DV0036	Poor	Poor	Poor	Poor	No fresh foliage; dehydrated
DV0037	Fair	Fair	Fair	Fair	
DV0038	Fair	Fair	Fair	Fair	
DV0039	Good	Good	Fair	Good	
DV0040	Fair	Fair	Fair	Fair	

Note:

Height, spread and DBH is not applicable for undersized tree, shrubs and herbs.

*Table 2 (cont'd).* Conditions of the transplanted *Diospyros vaccinioides* at nursery in post-transplantation monitoring.

Date of	NT	<b>F</b>	Health	Structural	Amenity	Descrite
monitoring	No.	Form	condition	condition	value	Remarks
	DV0001	Fair	Fair	Fair	Fair	
	DV0002	Fair	Fair	Fair	Fair	
	DV0003	Fair	Fair	Fair	Fair	
	DV0004	Fair	Fair	Fair	Fair	
	DV0005	Poor	Poor	Poor	Poor	No proper foliage; a tiny new branch was observed
	DV0006	Fair	Fair	Fair	Fair	
	DV0007	Fair	Fair	Fair	Fair	
	DV0008	Fair	Fair	Fair	Fair	
	DV0009	Poor	Poor	Poor	Poor	No fresh foliage; dehydrated
	DV0010	Good	Good	Fair	Good	
	DV0011	Poor	Poor	Poor	Poor	No fresh foliage; dehydrated
	DV0012	Good	Good	Fair	Good	
	DV0013	Fair	Fair	Fair	Fair	
	DV0014	Fair	Fair	Fair	Fair	
	DV0015	Fair	Fair	Fair	Fair	
	DV0016	Fair	Fair	Fair	Fair	
22  Aux 10	DV0017	Fair	Fair	Fair	Fair	
23-Aug-19	DV0018	Fair	Fair	Fair	Fair	
	DV0019	Poor	Poor	Poor	Poor	No proper foliage; a tiny leave bud was observed
	DV0020	Fair	Fair	Fair	Fair	
	DV0021	Fair	Fair	Fair	Fair	
	DV0022	Fair	Fair	Fair	Fair	
	DV0023	Fair	Fair	Fair	Fair	
	DV0024	Fair	Fair	Fair	Fair	
	DV0025	Fair	Fair	Fair	Fair	
	DV0026	Fair	Fair	Fair	Fair	A young leave is growing
	DV0027	Fair	Fair	Fair	Fair	
	DV0028	Fair	Fair	Fair	Fair	
	DV0029	Poor	Poor	Poor	Poor	No fresh foliage; dehydrated
	DV0030	Fair	Fair	Fair	Fair	
	DV0031	Fair	Fair	Fair	Fair	
	DV0032	Fair	Fair	Fair	Fair	
	DV0033	Fair	Fair	Fair	Fair	
	DV0034	Fair	Fair	Fair	Fair	

DV	0035	Fair	Fair	Fair	Fair	
DV	/0036	Poor	Poor	Poor	Poor	No fresh foliage; dehydrated
DV	/0037	Fair	Fair	Fair	Fair	
DV	/0038	Fair	Fair	Fair	Fair	
DV	/0039	Good	Good	Fair	Good	
DV	/0040	Fair	Fair	Fair	Fair	

Note:

Height, spread and DBH is not applicable for undersized tree, shrubs and herbs.

No.	Form	Health condition	Structural condition	Amenity value	Remarks
C0001	Fair	Fair	Fair	Poor	Young leaves kept growing
E0004-1	Fair	Fair	Fair	Fair	
E0004-2	Fair	Fair	Fair	Fair	
E0004-3	Fair	Fair	Fair	Fair	
E0004-4	Fair	Fair	Fair	Fair	
E0004-5	Fair	Fair	Fair	Fair	
E0004-6	Fair	Fair	Fair	Fair	Some leave drop
E0004-7	Fair	Fair	Fair	Fair	
H0002	Fair	Fair	Fair	Fair	A young leave is growing

*Table 3.* Conditions of the transplanted plants at receptor sites in post-transplantation monitoring.

Note:

Height, spread and DBH is not applicable for undersized tree, shrubs and herbs.


## **APPENDIX 1**

# Photographic records of post-transplantation monitoring

on plants of conservation importance transplanted at receptor site









Appendix 3.1

Environmental Mitigation Implementation Schedule

#### APPENDIX C IMPLEMENTATION SCHEDULE OF RECOMMENDED MITIGATION MEASURES

#### C.1 Introduction

C.1.1 This section presents the implementation schedule of mitigation measures for the Project. **Table C.1** summarises the details of the recommended mitigation measures for all works areas. For each recommended mitigation measures, both the location and timing for the measure have clearly been identified as well as the parties responsible for implementing the measure and for maintenance (where applicable).

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion Sta	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
	Air Qua	lity Impact							
	Construc	ction Phase							
Table 3.5	2.4.1	The rock crushing plant is configured as an enclosed system. Dust collector with d ust removal efficiency of 99% will be provided at the exhaust of the rock crusher during rock crushing. Watering will be provided to maintain material in wet condition. Vehicles would b e required t o pa ss through t he w heel washing f acilities provided at site exit.	Rock Crushing Plant / Construction Phase	Contractor	~	$\checkmark$		1	Air Pollution Control Ordinance (APCO)
3.8.1	2.4.1	Watering eight times a day on active works a reas, exposed areas and unpaved haul r oads t o reduce dust emission by 87.5%.	All active works areas, exposed areas and unpaved haul roads	Contractor		V		V	APCO

 Table C.1
 Implementation Schedule of Recommended Mitigation Measures

<sup>&</sup>lt;sup>1</sup> Des = Design; C = Construction; O = Operation; Dec = Decommissioning

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	ation St	tage 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
3.8.1	2.4.1	Dust suppression measures stipulated in t he Ai r P ollution C ontrol (Construction Dust) Re gulation and good site practices: • Use of regular watering to reduce	Construction Sites	Contractor		1		$\checkmark$	APCO and Air Pollution Control (Construction Dust) Regulation
		dust emissions from exposed si te surfaces and unpave d road s, particularly during dry weather.							
		• Use of frequent watering for particularly dusty cons truction areas and areas close to ASRs.							
		• Side enclosure and covering of any aggregate or dusty material storage piles to re duce emissions. Where this is not practicable owing to fr equent usage, watering shall be applied to aggregate fines.							
		<ul> <li>Open stockpiles shall be avoided or covered. Where poss ible, prevent placing dusty m aterial storage piles near ASRs.</li> </ul>							
		• Tarpaulin covering of all dusty vehicle loads transported t o, from and between site locations.							
		• Establishment and use of vehicle wheel and body washing facilities at the exit points of the site.							
		• Provision of wind shield and dust extraction u nits o r simil ar du st mitigation measures at the loading area of ba rging point, and use of water sprinklers at the loading area							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		where dust generation is I ikely during the loading process of loose material, particularly i n dry seasons/ periods.							
		• Provision of not less than 2.4m high hoarding from g round level along site boundary w here adj oins a road, streets or other accessible to the public except for a site entrance or exit.							
		• Imposition of speed controls for vehicles on site haul roads.							
		• Where possible, routing of vehicles and posi tioning of construction plant should be at the maximum possible distance from ASRs.							
		• Every stock of more than 20 bags of ce ment or dry PFA should be covered e ntirely by impervious sheeting or p laced in a n a rea sheltered on the top and the 3 sides.							
		Instigation of an environmental monitoring and auditing program to monitor the construction process in order to e nforce controls and modify method of work if dusty conditions arise.							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion Sta	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
	Operatio	n Phase							
3.5.2	-	Sludge tanks with totally e nclosed design prove n by DSD should be deployed for transporting sludge. With thorough cleaning practice and regular cond ition te st of t he sludge tanks, o dour e mission and leachate leakage during storage and transportation are not anticipated.	Cavern Sewage Treatment Works (CSTW) / Operation Phase	Project Proponent / Operator	$\checkmark$		~		-
3.6.2, 3.7.2	2.4.2	All treatment units with potential odour emission will be covered and the exhausted air will be conveyed to the deodouriser (with 80 – 97 % odour removal efficiency) for treatment before discharge to the environment.	CSTW / Operation Phase	Design team / Project Proponent / Operator	V		1		-
3.7.2	2.4.2	<ul> <li>The following appropriate odour control measures would be implemented.</li> <li>(i) Adopting the advantage of caverns as n atural bar riers fo r odou r control;</li> <li>(ii) Covering up of odour sources;</li> <li>(iii) Preventing odour leakage through the acce ss tunnels b y app lying negative pressure inside caverns;</li> <li>(iv) Installing deodourizing units to clean up the collected foul air;</li> <li>(v) Discharging exhausted air at height to further e nhance the dilution effect; and</li> <li>(vi) Enhancing the odour management of the sludge transportation.</li> </ul>	CSTW / Operation Phase	Design team / Project Proponent / Operator	~		1		-

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	C	0	Dec	
3.10.2	2.3.1	Odour monitoring at the inlet and outlet of the deodourizing units is proposed to be conducted for first three years of the operation of CSTW, quarterly in the first year, and once every 6 months in the second and thir d years if mon itoring results remain below the limit levels.	CSTW / Operation Phase	Project Proponent / Operator	V		V		-
3.10.2	2.3.2	An Odour Complaint Re gistration System is also proposed in the EM&A programme to che ck whe ther the deodorizing un its can fulfill the recommended odour removal performance.	CSTW / Operation Phase	Operator			V		-
3.10.2	-	Any une xpected I eakage from t anks could be observed w ith monitoring equipment. Mon itoring e quipment would be i nstalled in t he CSTW to monitor the conce ntration of H $_2$ S, CO and C O <sub>2</sub> and methane. I nvestigation and repair works would be carried out immediately if abrupt increase of these concentrations are reported. Emergency Plan would be established for these upset conditions.	CSTW / Operation Phase	Project Proponent / Operator	1		V		-
	Noise Ir	npact							
	Constru	ction Phase							
4.5.1.6	-	Re-provision of 220 m I ength no ise barrier w ith 10mPD on temporary access haul road to replace the existing 150m length noise barrier with 9.2mPD to 10mPD on Ma On Sha Road. The	Proposed temporary access / Construction Phase	Contractor		$\checkmark$			Technical Memorandum on Environmental Impact Assessment Process (EIAO-TM), Noise Control Ordinance (NCO)

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		Iocation of the relocated noise barrier is shown in <b>Figure No.</b> <b>60334056/EIA/4.02</b> and <b>Appendix</b> <b>4.07</b> . Once the construction work for the CSTW is completed, the temporary access roads would be demolished and the r elevant s ection of Ma O n S han Road and as sociated noise barrier would be recovered as before.							
4.8.1	3.8.1	The use of quiet plant associated with the construction works is prescribed in British S tandard "Code of practice for noise and vibration con trol on construction and open sites, BS5228" which con tains the SWLs for specific quiet PME.	All Construction Work Sites	Contractor		V		1	EIAO-TM, NCO
4.8.1	3.8.1	To a lleviate t he c onstruction n oise impact on the affected NSRs, movable noise barrier for Air C ompressor, B ar Bender and Cutter, Breaker, C hisel, Saw, C ompactor, M ixers, P ump, Crane, De sander, Drilling R ig, Du mp Truck, Ex cavator, Ge nerator, Grab, Lorry, P aver, P oker a nd R oller ar e proposed.	All Construction Work Sites	Contractor		$\checkmark$		V	EIAO-TM, NCO
4.8.1	3.8.1	Provision of noise barrier/acoustic mats for Dri Iling Ju mbo so as to have screening effecting with 10 dB(A) noise attenuation	Drilling Jumbo operate outside the portal and within 20m inside the portal	Contractor		√			EIAO-TM, NCO
4.8.1	3.8.1	To furthe r all eviate t he construction noise impact on the Ne ighbourhood Advice-Action Council H armony	Construction Site for access road for	Contractor		V		$\checkmark$	EIAO-TM, NCO

EIA Ref.	EM&A Log		Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		Manor, it is propose d to limit t he number of on-time operating PMEs within 120m of th is NSR during construction of access road.	magazine at A Kung Kok Road						
4.9.1	3.8.1	In add ition t o the abo ve-mentioned mitigation m easures, good site practices listed below shall be adopted by all the contractors t o f urther ameliorate the noise impacts.	All Construction Work Sites	Contractor		$\checkmark$		$\checkmark$	EIAO-TM, NCO
		• Only well-maintained plant should be operated on-si te and plant should be serviced regularly during the construction program.							
		• Silencers or mufflers on construction equipment should be utilised an d should be properly maintained during the construction program.							
		• Mobile plant, if any, should be sited as f ar away from NSRs as possible.							
		• Machines and plant (such as trucks) that may be in intermittent use should be shut down between works pe riods or shou Id be throttled down to a minimum.							
		• Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is di rected away from t he nearby NSRs.							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	C	0	Dec	
		Material stockpiles and other structures should b e ef fectively utilised, wherever practicable, in screening noi se f rom on -site construction activities.							
	Operatio	n Phase							<u> </u>
4.7.4	3.8.2	The maximum allowable s ound power levels for t he v entilation s haft, ventilation buildings at main portal and emergency po rtal, ve ntilation fan f or chiller plant room and cooling tower at the ad ministration bui lding as presented in T able 4. 16 of the EIA Report should be achieved such that the n earest affected NSRs c an b e i n compliance with the noise criteria	Ventilation S haft, Administration Building and Ventilation Buildings/ Operation Phase	Project Proponent	~		~		EIAO-TM, NCO
4.11.2	3.8.2	Prior to t he ope rational phase o f t he Project, a c ommissioning te st f or t he ventilation buildings, the ve ntilation shaft, ve ntilation f an for chi ller plant room a t administ ration building and cooling t ower at the ad ministration building would be conducted to ensure compliance with the relevant allowable maximum sound power levels.	Ventilation S haft, Administration Building and Ventilation Buildings/ Operation Phase	Contractor			1		EIAO-TM, NCO

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Implementation Stage <sup>1</sup>				Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
	Water G	Quality Impact							
	Constru	ction Phase							
5.7.2	4.10	Water used in ground bo ring and drilling for site investigation or rock / soil anchoring should as far as practicable be r e-circulated after s edimentation. When there is a need for final disposal, the w astewater s hould be discharged into storm drains v ia s ilt removal facilities.	Construction Sites / Construction Phase	Contractor		$\checkmark$			Water Pollution Control Ordinance (WPCO), EIAO-TM
5.7.2	4.10	All ve hicles an d p lant shou ld be cleaned before t hey l eave a construction site to m inimise the deposition o f e arth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt s ettled o ut o r re moved before discharging into s torm dr ains. The section of construction ro ad b etween the wheel washing bay and the public road s hould b e pa ved with b ackfill to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains.	Construction Sites / Construction Phase	Contractor		~			Professional Persons Environmental Consultative Committee (ProPECC) Practice Note (PN) 1/94, WPCO, Waste Disposal Ordinance (WDO)
5.7.2	4.10	Good site practices should be adopted to r emove ru bbish and l itter f rom construction sites s o as t o prevent the rubbish and litter from spreading from the site area. It is recommended to clean the con struction sites on a regular basis.	Construction Sites / Construction Phase	Contractor		V			WPCO, EIAO-TM

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	ation S	tage 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
5.7.2	4.10	The site practices outlined in ProPECC PN 1/94 "Cons truction Site Drainage" should be followed where applicable to minimise surface run -off and the chance of erosion.	Construction Sites / Construction Phase	Contractor		V			WPCO, EIAO-TM, ProPECC PN 1/94
5.7.2	4.10	There is a need to apply to EPD for a discharge li cence f or discharge of effluent from the construction site under the WPCO. The di scharge quality must m eet the requirements specified in the di scharge licence. All the r unoff and wastewater ge nerated from the works areas should be treated so that it sa tisfies all the s tandards listed in the Technical Memorandum on Standards for Effluents Discharged into Drainage and Se werage S ystems, Inland and Coastal Waters (TM-DSS). The b eneficial uses of the t reated effluent for other on-site activities such as dust suppression, whe el washing and ge neral cleaning e tc., can minimise water cons umption and reduce the effluent discharge v olume. If mon itoring of the treated e ffluent quality from the works areas is required during the construction pha se of the Project, the monitoring s hould be carried ou t in a ccordance with the relevant WPCO licence which is under the ambit of RO of EPD.	Construction Sites / Construction Phase	Contractor		$\checkmark$			WPCO, EIAO-TM, (TM- DSS)
5.7.2	4.10	Contractor must register as a chemical waste producer if chemical wastes would be produced fro m the	Construction Sites / Construction Phase	Contractor		$\checkmark$			WPCO, EIAO-TM, WDO

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	tage 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		construction act ivities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation, shou Id be observed and complied with for control of chemical wastes.							
5.7.2	4.10	Any se rvice shop an d maintenance facilities shou ld be located on ha rd standings within a bon ded area, and sumps a nd oil interceptors should be provided. Maintenance of vehicles and equipment i nvolving act ivities with potential f or I eakage and spillage should on ly be undertaken with in the areas appropriately equipped to control these discharges.	Construction Sites / Construction Phase	Contractor		V			WPCO, EIAO-TM
5.7.2	4.10	Disposal of chemical wastes should be carried out i n c ompliance wi th the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage o f Chemical Wastes published unde r the Waste D isposal Ordinance s hould be followed to a void leakage or spillage of chemicals.	Construction Sites / Construction Phase	Contractor		V			WPCO, EIAO-TM, WDO
5.7.2	4.10	Sufficient che mical toi lets shou ld be provided in the works areas. Alicensed waste collector should be deployed to clean the chemical toilets on a regular basis.	Construction Sites / Construction Phase	Contractor		V			WPCO, EIAO-TM

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
5.7.2	4.10	Notices shoul d be posted at conspicuous I ocations t o re mind the workers not to discha rge any sewage or wastewater i nto the sur rounding environment.	Construction Sites / Construction Phase	Contractor		V			WPCO, EIAO-TM
5.7.2	4.10	The practices ou tlined in ETWB TC (Works) No. 5/2005 "Protection of natural streams/rivers from adverse impacts arising fr om cons truction works" should also be adopted where applicable to minimise the water quality impacts upon any natural s treams or surface water systems.	Construction Sites / Construction Phase	Contractor		$\checkmark$			WPCO, EIAO-TM, ETWB TC (Works) No. 5/2005
5.7.2	4.10	Appropriate m easures during the construction of the cavern construction should be implemented to minimise the groundwater infiltration.	Construction Sites / Construction Phase	Contractor		V			WPCO, EIAO-TM
5.7.2	4.10	No d irectly discharge of grou ndwater from cont aminated are as shoul d be adopted. Prior to any excavation works within th e p otentially contaminated areas at the existing STSTW site, the baseline groundwater quality in the se areas should be reviewed based on the relevant SI data and an y additional groundwater quality measurements to be p erformed with r eference t o <i>Guidance Note for Contaminated Land</i> <i>Assessment and Remediation</i> and the review results should b e s ubmitted t o EPD f or e xamination. If the review results indicated that the groundwater to be generated f rom the excavation	Construction Sites / Construction Phase	Contractor		V			WPCO, EIAO-TM, Guidance Note for Contaminated Land Assessment and Remediation

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion Sta	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		works wou Id be contaminated, th is contaminated groundwa ter sh ould be either properly t reated or p roperly recharged int o the ground in compliance wi th the re quirements of the TM-DSS. If wastewater treatment is to be deployed f or treating the contaminated groundw ater, t he wastewater treatment unit shall deploy suitable t reatment processes (e.g. oil interceptor / activated carbon) to reduce the pol lution level to an acceptable standard and remove any prohibited substances (such as TPH) to an undetectable range. All t reated effluent from the wastewater treatment plant shall meet the requirements as stated in TM-DSS and should be either discharged into the f oul sewers or tankered away for proper disposal.							
5.7.2	4.10	If deployment of wastewater treatment is not fe asible for handl ing the contaminated g roundwater, groundwater rechar ging we lls should be installed as appropriate f or recharging the contaminated groundwater back into the ground. The recharging wells should be selected at places where the g roundwater quality will not be af fected b y t he recharge operation as indicated in section 2.3 of the TM -DSS. The baseline groundwater quality sho uld be determined prior to the selection of the recharge wells, and s ubmit a working plan to EPD for agreement. Po llution	Construction Sites / Construction Phase	Contractor		~			WPCO, EIAO-TM, TM- DSS

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion Sta	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		levels of groundwater to be recharged shall not be higher than pollutant levels of ambient groundwater at the recharge well. Groundwa ter mon itoring wells should be installed ne ar the recharge points t o monitor the effectiveness of the recharge wells and t o en sure that no likel ihood of i ncrease of groundwater leve I and tr ansfer of pollutants beyond the site boun dary. Prior to recharge, free products should be removed as necessary by installing the petrol interceptor. The C ontractor should a pply for a discharge I icence under the WPCO through the Regional Office of EPD for groundwater recharge operation or dis charge of treated groundwater							
5.7.2	4.10	THEES con nection wo rks should be synchronized with the T HEES maintenance, for a duration not longer than 4 w eeks e ach ou tside the algae blooming season (January to May) and frequency of THEES maintenance shall be no more than once per year during the construction phase of the Project.	Tolo Harbour / Construction Phase	Project Proponent / Contractor	$\checkmark$	$\checkmark$			EIAO-TM
	Constru	ction and Operation Phases			•	•	•	•	
5.10.2	4.10	Shutdown of the TH EES f or maintenance should be shortened as far as possible. It is recommended that the maintenance of the THEES tunnel should be avoided during the a Igae blooming season (January to May).	Tolo Harbour / Construction and Operation Phase	Project Proponent		V	V		WPCO, EIAO-TM

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	ation St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
5.10.2	4.10	Relevant government departments including EPD, WSD, AFCD as well as the k ey stakeholders for m ariculture and fisheries in Tolo Harbour should be informed o f t he maintenance e vent prior to any discharge.	Tolo Harbour / Construction and Operation Phase	Project Proponent		√	V		WPCO, EIAO-TM
5.10.3	4.2-4.5	An event and action plan and a water quality mon itoring p rogramme (as presented in the EM&A Manual) should be i mplemented for the T HEES maintenance discharge	Tolo Harbour / Construction and Operation Phase	Project Proponent		V	V		WPCO, EIAO-TM
5.10.1	4.10	Silt sc reen m ay be installed at t he flushing water in takes during the THEES maintenance discharge should it ap pear necessary. C lose communication be tween DSD and WSD should be maintained to minimize any impact on the flushing water intakes due to THEE S maintenance discharge.	WSD flushing water intakes / Construction and Operation Phase	WSD / Project Proponent		V	V		WPCO, EIAO-TM
	Design a	and Operation Phases							
5.8.3	4.6	In case adve rse impact on KTN is identified base d on the re sult of the three-month m onitoring p rogramme after commissioning of the project, the operation c onditions of the t reatment and THE ES s ystem sho uld be investigated, and co rrective and remedial action should be implemented to improve the effluent discharge from the C STW. Fu rthermore, DSD s hould extend the w ater quality monitoring	Project site / Design and Operation Phases	Project Proponent			~		WPCO, EIAO-TM

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	ation St	tage 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		programme for at least three months or as agr eed by t he Director of Environmental Protection.							
5.11.2	4.10	Dual power supply or ring main supply from CLP Power Hong Kong Ltd. CLP should be pro vided f or the C STW to prevent the occurrence o f power failure. In addition, standby facilities for the main treatment units and standby equipment parts / accessor ies should also be prov ided in order t o minimise the chance of e mergency d ischarge. CLP shou Id be consulted in order t o ascertain the power s upply for n ormal plant operation within the caverns. It is recommended t hat government departments including EPD, WSD and AFCD as well as the key stakeholders for m ariculture an d f isheries i n T olo Harbour should be informed as soon as possible in case o f any e mergency discharge so that appr opriate actions can be taken.	Project site / Design and Operation Phases	Project Proponent	$\checkmark$		V		WPCO, EIAO-TM
5.11.2	4.10	In case of emergency d ischarge, the plant operators of CSTW should carry out ne cessary follow-up ac tions according to the proc edures of the current contingency plan formulated for the exi sting STSTW to minimise t he water quality impact.	Project site / Operation Phase	Project Proponent			V		WPCO, EIAO-TM
5.11.2	4.10	WSD m ay al so c onsider, should it appear necessary, t o shut down the Sha Tin seawater pumping station for a short pe riod of time in case of	Sha Tin seawater pumping station / Operation Phase	WSD / Project Proponent			V		WPCO, EIAO-TM

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	ation St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		emergency discharge i n or der to minimize any adverse impacts.							
5.13.2	4.10	Best Management Practices to reduce storm water and n on-point source pollution are also proposed as follows:	Project site / Design and Operation Phase	Project Proponent	V		V		WPCO, ProPECC PN 5/93
		<ul> <li>Design Measures</li> <li>Exposed surface shall be avoided within the road and portal sites to minimise soil erosion. The access road and the portal areas shall be either hard pa ved or covered by landscaping a rea w here appropriate.</li> </ul>							
		• Streams near the Project site will be retained to maintain the original flow path. The drainage system will be designed to avoid flooding.							
		• Green areas / planting etc. should be introduced alongs ide the access road and within the portal areas, as far as possible, to minimise runoff pollution.							
		<ul> <li>Devices/ Facilities to Control Pollution</li> <li>Screening facilities such as standard gu lly g rating and trash grille, w ith spacing which is capable of scre ening o ff I arge substances such as fallen I eaves and rubbish should be provided at the inlet of drainage system.</li> </ul>							
		Road gullies with standard design and silt traps should be provided to							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		remove particles present i n stormwater ru noff, where appropriate.							
		Administrative Measures							
		Good management measures such as regular cle aning and sweeping of roa d su rface/ op en areas are suggested. The road surface/ ope n a rea c leaning should also be carried out prior to occurrence rainstorm.							
		• Manholes, as well as stormwater gullies, d itches pr ovided a t the Project s ite sh ould be regularly inspected and cleane d ( e.g. monthly). Additional inspection and c leansing should be carried out before forecast heavy rainfall.							
	Land Co	ontamination							
6.7.1	-	Further s ite w alkover and /or detailed land contamination assessment will be required for sites that are inaccessible or curre ntly i n ope ration / ye t t o be constructed (i.e. e xisting STSTW, David C amp and part of existing S ha Tin VDC, and p roposed A Kung K ok Shan R oad su rface magazine site within t he P roject b oundary). T he s ite walkover, de tailed land contamination assessment and if ne cessary, remediation w orks s hould b e c arried out after decommissioning of the sites	Existing STSTW, David Camp and VDC / Construction Phase	Project Proponent / Contractor		√		√ (for exist ing STS TW)	Guidance Note for Contaminated Land Assessment and Remediation, Practice Guide for Investigation and Remediation of Contaminated Land, Guidance Manual for Use of Risk-based Remediation Goals for Contaminated Land Management

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion Sta	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		but prior to re-development and should include the following:							
		Prior to the commencement of the SI works, review the CAP to confirm whe ther the proposed SI works (e.g. s ampling I ocations, testing parameters et c.) are s till valid and t o con firm the appropriate RBRGs I and use scenario for the development;							
		<ul> <li>Submit supplementary CAP(s), presenting the find ings of the above re view for EPD endorsement. If I and contamination i ssues were identified within D avid C amp or r part of existing VDC / proposed A Kung Kok Sha n Road s urface magazine si te wi thin t he P roject boundary i n th e further site walkover, fin dings o f th e site walkover and the proposal for SI works should also be presented in the supplementary CAP(s);</li> </ul>							
		Carry out SI works according to the supplementary CAP endorsed by EPD;							
		<ul> <li>Submit CAR(s), detailing findings of the SI works and na ture/extent of any soil /groundwater contamination, and , if contaminated ide ntified, RAP (s), discussing the app ropriate remedial methods and mitigation</li> </ul>							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		measures, for the identified contamination, f or EPD agreement; and							
		• Carry out soil/groundwater remediation works ac cording to EPD agreed RAP and s ubmit RR(s) afterwards for EP D agreement. The remediation works and ag reement of RR should be completed prior to re- development.							
6.7.2	-	<ul> <li>If con tamination we re ide ntified, mitigation m easures as recommended in the RA P should be followed and should include the following:</li> <li>Excavation profiles must be properly designed an d e xecuted with at tention to t he r elevant requirements f or environment, health and safety;</li> <li>Excavation shall be carried out during dry se ason as far as possible to minimise contaminated runoff from contaminated soils;</li> </ul>	Project Site / Construction Phase	Contractor		~		√ (for exist ing STS TW)	Guidance Note for Contaminated Land Assessment and Remediation, Practice Guide for Investigation and Remediation of Contaminated Land, Guidance Manual for Use of Risk-based Remediation Goals for Contaminated Land Management
		<ul> <li>Supply of suitable clean backfill material (or t reated soil) af ter excavation;</li> <li>Stockpiling site(s) shall be lined with impermeable sheeting and bunded. S tockpiles shall be fully covered by impermeable sheeting to r educe d ust emission. If this is not practicable due to fr equent</li> </ul>							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	C	0	Dec	
		usage, r egular w atering shall be applied. However, watering shall be avoide d on stockpiles of contaminated soil t o minimise contaminated runoff.							
		• Vehicles containing any excavated materials shall be suitably covered to limit potential dust emissions or contaminated was tewater run-of f, and truck bodies and tai lgates shall be sealed to p revent any discharge du ring transport or during wet conditions;							
		• Speed control for the trucks carrying contaminated m aterials shall be enforced;							
		• Vehicle wheel and body washing facilities at the site's exist points shall be established and used; and							
		• Pollution control measures for air emissions (e.g. from biopile blower and h andling of ce ment), no ise emissions (e.g. f rom b lower or earthmoving e quipment), and water discharges (e.g. runoff control from treatment facility) shall be implemented and complied with relevant r egulations and guidelines.							

EIA Ref.	EM&A Log	g   C	Duration of Age	Implementation Agent	Imple	ementa	ation S	Relevant Legislation & Guidelines	
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
	Hazard	to Life							
	Constru	ction Phase							
7.14.1	6.2.2	<ul> <li>The following recommendations a re justified to be implemented to meet the EIAO-TM requirements:</li> <li>The truck should be designed to minimise the amount of combustible in the cabin. The fuel carried in the fuel tank should also be minimised to re duce the duration of any fire;</li> <li>The accident involvement frequency of the exp losives delivery truck should be minimised through implementation of several administrative measures, such a s providing train ing pr ogramme to the drive r, re gular "tool box " briefing s ession, i mplementing a defensive dri ving attitude, selecting dr iver with good safety record, an d p roviding regular medical checks for the driver;</li> <li>Avoidance of returning unused explosives t o the magazine, only the required quantity of explosives for a p articular blast should b e transported;</li> <li>Maintain a minimum headway of 10 minutes be tween t wo</li> </ul>	Explosives dlivery route / Construction Phase	Contractor	~	N			EIAO-TM

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		consecutive truck convoys whenever practicable; and							
		• The fire involvement frequency should be minimised by car rying better types of f ire ext inguishers and with bigger capacity onbo ard of the explosives de livery truck. Emergency p lans and trainings could also be provided to make sure that the fire extinguishers are used adequately.							
7.14.2	6.2.3	The magazine should be designed, built, operated and ma intained i n accordance with M ines D ivision's guidelines and app ropriate indu stry best practice. In addition, the following recommendations should be implemented:	Magazine Site/ Construction Phase	Contractor	V	V			-
		The security plan should address different alert security level to reduce opportunity for arson or deliberate initiation of explosives;							
		• Emergency plan should be developed to address uncontrolled fire in magazine area, and drill of the e mergency p lan s hould be regularly carried out;							
		Suitable work control system should be set-up, such as an operational manual i ncluding Permit-to-Work system, to ensure that work act ivities unde rtaken							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion Sta	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		<ul> <li>during operation of the magazine are properly controlled;</li> <li>Good house-keeping within the magazine to ensu re no</li> </ul>							
		<ul> <li>combustible m aterials are accumulated;</li> <li>Good house-keeping outside the magazine stores t o e nsure no combustible m aterials are accumulated; and</li> </ul>							
		• Regular checking of the magazine store to ensure no water seepage through the roof, walls or floor.							
7.14.3	6.2.4	<ul> <li>The following recommendations should be implemented:</li> <li>Emergency plan should be developed to address uncontrolled fire d uring transport. Case of fire near an explosive delivery truck in jammed traffic should be included in the plan. Activation of fuel and battery isol ation switches on vehicle w hen f ire br eaks out should also be included in the emergency plant or educe likelihood of prolonged fire leading to explosion;</li> </ul>	To and from Magazine Site / Construction Phase	Contractor	1	1			-
		• Working guideline should be developed to define procedure for explosives transport dur ing adverse w eather such a s thunderstorm;							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		• Detonators should be transported separately f rom other Class 1 explosives. Separation of vehicles should also be maintained through the trip;							
		• Develop procedure to ensure the availability of parking space on site for the e xplosives de livery t ruck. Delivery should not be commenced i f p arking s pace o n site is not secured;							
		• Hot work or other activities should be banned in the vicinity of the explosives offload ing or charging activities;							
		• Lining should be provided within the t ransportation box on the vehicle;							
		• Fire screen should be used between cabin and the load on the vehicle;							
		Ensure packaging of detonators remains intact until handed over at blasting site;							
		Ensure that cartridged emulsion packages are not damaged before every trip; and							
		Use experienced driver with good safety record.							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines						
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec							
7.14.4	6.2.5	The following recommendations should be i mplemented for the s afe u se o f explosives:	CSTW / Construction Phase	Contractor	V	V			-						
		Blast Charge Weight should be within M IC as spe cified for the given blast face;													
		• Temporary mitigation measures such as blast doors or heavy duty blast curtains should be installed at the portals or shafts and at suitable locations unde rground to prevent flyrock and cont rol the air overpressure;													
		• Multiple faces blasting will be carried out for the con struction of cavern i n t his project. G ood communication and c ontrol will need to be adopted in ensuring that the works are carried out safely;													
		• It is not intended to carry out complete e vacuation of the construction a reas and secure refuge areas s hould be identified to workers in the areas;													
		• A Chief Shotfirer and a Blasting Engineers hall be employed in addition to t he nor mal bla sting personnel to ensure that the works are safe and coordinated between blasting areas;													
		Shotfirer to be provided with a lightning detector, and appropriate													

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		control measures s hould be in place;							
		• Speed limit for the diesel vehicle truck and bu lk e mulsion truck in the acce ss tunnel and cavern should be imposed. The truck may be escorted while underground to ensure route is clear from hazards and obstructions; and							
		• Hot work should be suspended during passage of the d iesel vehicle truck a nd b ulk e mulsion truck in the acce ss tun nel and cavern.							
		• A boulder survey should be undertaken ba sed on the likely PPV values that would result from the b lasting process. Those boulders s ubject to the v ibration higher than the allowab le limit should be strengthened, removed, or constructed with boulder fence, prior to the commencement of blasting.							
	Operatio	n Phase							
		Nil							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Des Timing of Completion of Measures	Des	C	0	Dec		
	Ecologi	cal Impact (Terrestrial and Marine)							
	Constru	ction Phase							
8.8.2	7.2.1	Construction of access roads and other temporary works s hould be carefully designed (e.g. e levated road f or crossing streams) to a void / minimise habitat loss and fragmentation.	Project site – areas access road / Pre-Construction Phase	Design team / Project Proponent	1				-
8.8.3	7.2.2	<ul> <li>Minimise habitat loss to nearby habitats and a ssociated w ildlife by implementing the f ollowing mitigation measures: -</li> <li>confining the works within the site boundary;</li> <li>controlling access of site staff to avoid damage to t he vegetation in surrounding areas; and</li> <li>placement of equipment or stockpile in the existing disturbed / urbanised land within the site boundary of the Project t o m inimise di sturbance t o vegetated areas;</li> </ul>	Project site / Construction Phase	Contractor		1			-
8.8.3	7.2.2	Reinstatement p lanting should be implemented upon t he c ompletion of construction wo rks t o mini mise the ecological i mpact ar ising from t he temporary habitat loss	Project Site (Main Portal Area / Secondary Portal Area / Access Road / Temporary Works Area) /Construction Phase	Project Proponent	~	$\checkmark$		V	

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion Sta	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
8.8.2, 8.8.3 & 8.10	7.2.2	Detailed Vegetation Survey shall be conducted by a suitably qua lified botanist / e cologist wi thin the w orks area re quiring vegetation clearance prior to commencement of works to identify pl ant s pecies of c onservation importance. The potentially affected individuals	Proposed works areas (Main Portal, Secondary Portal, Access Road) / Pre-Construction Phase	Project Proponent / Qualified botanist or ecologist		V			
		shall be tagge d and fenced of f for preservation, and in the case of unavoidable loss, for transplantation to nearby suitable habitat(s).							
8.8.2, 8.8.3 & 8.10	7.3.1	A P rotection and Transplantation Proposal including the s ubsequent monitoring vi sit f or t he af fected plant species shou ld be prepared and conducted by a su itably qualified local ecologist. The Proposal should be submitted for appro val at least on e month before works commencement.	Recipient Site for transplanted species / Construction Phase	Project Proponent / Qualified botanist or ecologist		$\checkmark$			
		To r eview the pe rformance of the transplantation exercise, monitoring of transplanted flora should be conducted monthly a fter the transplantation throughout the cons truction phase . The parameters to be monitored should include the he alth c ondition and survival r ate of t he transplanted flora and presence of weedy species. Any observations and recommendations should be reported in mon thly EM&A reports							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
8.8.3	7.2.2	Mitigation m easures should b e implemented to control runoff from the construction site, as well as the adopting gu idelines and good si te practices for h andling and disposal of construction d ischarges in o rder t o minimise t he p otential i ndirect impact on the s treams (particularly S 2) resulting from site runoff.	Access Road on Nui Po Shan / Construction Phase	Contractor		$\checkmark$			ETWB TCW No. 5/2005
		Precautionary measures shou Id a Iso be i mplemented to minimise i ndirect impacts t o the streams, such as isolating the wor k si te by p lacing sandbags and silt curtains, covering up construction materials, debris and spoil to a void being washed into the stream, and p roperly collecting and treating construction effluent and sewage.							
8.8.3	7.2.2	Implement good site practice to further minimise impacts f rom d isturbance such as noise, air quality and water quality issues, such as: -	Project site / Construction Phase	Contractor		V			-
		• the use of quiet plant and EPD's QPME and the availability of British Standards 522 8 has be en considered;							
		• the use of movable noise barrier;							
		• the use of temporary noise screening struct ures o r purp ose- built temporary noise barriers;							

EIA Ref.	EM&A Log		Location / Duration of	Implementation Agent	Imple	ementa	tion St	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		• install site hoarding as temporary noise barrier whe re cons truction works are undertaken;							
		• only well-maintained plant should be operated on site and plant should be serviced regularly during the construction programme;							
		• Mitigation measures stipulated in the ProPEC C PN 1/94 "Construction Site Drainage" should be c omplied t o m inimise w ater quality impact;							
		• Installation of stand-by pump, emergency power supp ly and telemetry system to avoid se wage overflow and surcharge to sewerage s ystem due t o power/equipment failure.							
8.8.3	7.2.2	Minimise groundwater infiltration during cavern construction with the following water control strategies:-	Project site / Construction Phase	Contractor		$\checkmark$			-
		• Probing Ahead: As a normal practice, t he Contractor will undertake rigorous probing of the ground ahead of excavation works to identify zones of significant water inflow. The probe drilling results will be evaluated to de termine specific grouting re quirements in line with the tunnel / cavern advance. In such zones of significant water inflow that could oc cur as a r esult of discrete, permeable f eatures, the intent							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Implementation Stage <sup>1</sup>				Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		would be to reduce overall inflow by means of cut-off grouting executed ahead of t he tunnel / cavern advance;							
		<ul> <li>Pre-grouting: Where water inflow quantities are exc essive, pre- grouting will be required to re duce the water inflow i nto t he t unnel / cavern. The pre-grouting w ill be achieved v ia a systematic and carefully specified p rotocol of grouting;</li> </ul>							
		• In principle, the grout pre-treatment would be designed on the basis of probe ho le drilling a head of the tunnel / cavern face;							
		• The installation of waterproof lining would also be adopted after the formation of the tunnels and caverns.							
8.8.3	7.2.2	In the e vent of excessive infiltration being ob served as a result of the tunnelling or e xcavation w orks e ven after incorporation of the water control strategies, pos t-grouting should be applied as far as practicable as described below:	Project site / Construction Phase	Contractor		V			-
		Post-grouting: Groundwater drawdown will be most likely due to inflows of w ater into t he tunnel / cavern that have not bee n sufficiently cont rolled b y the pre- grouting m easures in hi gh permeability area. Where t his							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	C	0	Dec	
		occurs post gr outing will be undertaken be fore the lin ing is installed. Whilst unlikely to be required in significant measure, such a contingency s hould be allowed for reduction in permeability of the tunnel / cavern sur round (by grouting) to limit inflow to acceptable levels.							
		The practical gr oundwater con trol measures stated above ar e pr oven technologies and have been extensively app lied i n o ther pa st projects. The se measures or ot her similar m ethods, as approved b y the Engineer to su it the w orks condition shall be applied to minimise the groundwater infiltration.							
8.8.3	7.2.2	In case seepage of gro undwater occurs, g roundwater should be pumped out from works areas and discharged to the storm system via silt trap. Uncontaminated groundwater from dewatering p rocess should al so be discharged to the storm system via silt removal facilities.		Contractor		$\checkmark$			-

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
8.8.3	7.2.2	Mitigation m easures recommended in the water quality impact assessment for controlling water quality impact will also serve t o pr otect m arine ec ological resources fro m ind irect impacts and ensure no unacce ptable impact on marine ecological resources.	Tolo Harbour / Construction Phase	Contractor and Operator		V			-
		Relevant government departments including EPD, WSD and AFCD as well as key stakeholders for mariculture and fisheries in To lo Harbour sho uld be informed of the THEES maintenance / emergency discharge event prior to any discharge.							
		It is recommended that the temporary effluent bypass event and the THEES maintenance period sh ould be shortened as far as possible.							
	Construc	tion and Operation Phase			I				I
8.8.3	7.2.2	Overall r eduction of glare du ring b oth construction a nd ope ration p hase should be considered. A b alance between I ighting for sa fety, an d avoiding e xcessive lighting c an be achieved through the use of directional lighting to avoid light spill into sensitive areas, and control/timing of lighting periods of some facilities, particularly at the se condary portal whi ch lies approximately 200 m northwest of Ma On Shan Country Park.	Project site / Construction and Operation Phase	Contractor and Operator		V	V		-

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	C	0	Dec	
8.8.3	7.2.2	During the de commissioning and demolition of t he exi sting STSTW, the direction and lighting periods should be controlled du ring a rdeid b reeding season (March to August) to minimise the potential indirect impact on Penfold Park Egretry and the ardeids flying over the existing STSTW.	Existing STSTW / Decommissioning / March to August	Contractor				1	-
8.10	7.3	It is anticipated that the construction of rock caverns would not have adverse impacts on groundwater in Nui Po Shan. Nonetheless, surface water level or g roundwater level near the caverns will be closely monitored during the construction and operation stage.	Project site / Construction and Operation Phase	Contractor and Operator		$\checkmark$	√		-
	Comper	satory Planting							I
8.8.4& 8.10.1	7.2.3	Compensatory pl anting w ould b e provided at main and secondary portal areas, and along the access road.	Main portal, secondary portal, and along access road	Project Proponent	V	V			DEVB TC(W) No. 7/2015
8.8.4 & 8.10.1	7.2.3	To facilitate s uccessful planting, a detailed Woodland Compensation Plan should be prepared by local ecologists with at least 10 y ears r elevant experience to form t he ba sis of the proposed compensatory planting. The Woodland Compensation Plan should include implementation details, management requirement, as well as monitoring r equirements ( e.g. frequency and p arameters) of t he	Compensatory planting area (Main portal, secondary portal, and along access road) / pre- construction	Project Proponent	V	V			

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		compensatory planting area. Approval of the Pl an s hould b e o btained f rom EPD at least three months before the prior to commencement of compensatory woodland planting.							
8.8.4 & 8.10.1	7.2.3	Upon t he c ompletion of planting, monitoring of the wood land compensation are as shou ld be implemented, with maintenance works (e.g. i rrigation, we eding, pru ning, control o f pests and diseases, replacement planting, r epair of damage, etc.) conducted as necessary.	Compensatory planting area (Main portal, secondary portal, and along access road) / Operation	Project Proponent / CSTW Operator			$\checkmark$		
	Fisherie	es Impact							
9.6	8.2	Potential impacts o n fi sheries resources and fishing o perations arising f rom the P roject have b een avoided and minimised by construction of a connection pipe s t o the e xisting emergency outfall of STSTW by trenchless m ethod unde rneath Sh ing Mun River with the least water quality impact. In add ition, the temporary effluent byp ass e vent for THEE S connection w ork w ould be synchronized within r egular THEES maintenance. The refore, additional water quality impact and fisheries impact from changes of water qua lity have been avoi ded. F urthermore, the THEES maintenance discharge would avoid the bl ooming se ason of algae (i.e. January to May) to minimise t he potential water qua lity impacts. It is	Tolo Harbour /Construction and Operation Phase	Project Proponent / Contractor	~	~			-

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		recommended that any THEES maintenance period sh ould be shortened as far as possible.							
9.6	8.2	Mitigation m easures recommended in the wate r quality impact assessment for controlling water quality impact will also serve to protect fisheries from indirect impacts and ensure no unacceptable impact on fisheries resources and operations. For more detailed mitigation measures regarding water quality refer to Sections 5.7.2 and 5.13.2 of the EIA Report.	Construction and Operation Phase	Contractor and Operator		V	$\checkmark$		-
9.6	8.2	Relevant government departments including EPD, WSD and AFCD as well as key stakeholders for mariculture and fisheries i n T olo H arbour s hould b e informed pr ior to t he T HEES maintenance / e mergency discha rge events.	Tolo Harbour / Construction and Operation Phase	Project Proponent		$\checkmark$	1		
	Landsc	ape and Visual Impact		·					
Table 10.10	-	CM1 - P reservation of E xisting Vegetation	Construction Sites/ Construction Phase	Project Proponent	V	V		$\checkmark$	DEVB TCW No. 7/2015 and latest Guidelines on Tree Preservation during Development issued by GLTM Section of DEVB
Table 10.10	-	CM2 - Transplanting of Affected Trees	Construction Sites/ Construction Phase	Project Proponent	V	V		$\checkmark$	DEVB TCW No. 7/2015 and the latest Guidelines on Tree Transplanting issued by GLTM Section of DEVB

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	tage 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
Table 10.10	-	CM3 - Compensatory Tree Planting	Construction Sites/ Construction Phase	Project Proponent	$\checkmark$	V		$\checkmark$	DEVB TCW No. 7/2015
Table 10.10	-	CM4 - Control of Night-time Lighting Glare	Construction Sites/ Construction Phase	Project Proponent	V	V		$\checkmark$	
Table 10.10	-	CM5 - E rection of Decorative S creen Hoarding	Construction Sites/ Construction Phase	Project Proponent	V	V		$\checkmark$	
Table 10.10	-	CM6 - M anagement o f C onstruction Activities and Facilities	Construction Sites/ Construction Phase	Project Proponent	V	V		$\checkmark$	
Table 10.10	-	CM7 - Reinstatement of Temporarily Disturbed Landscape Areas	Construction Sites/ Construction Phase	Project Proponent	V	V		$\checkmark$	
Table 10.11	-	OM1 - Tree and Shrub Planting at the Temporary Project Magazine Site after Completion of Engineering Works	Temporary Project Magazine Site / Operation Phase	Project Proponent	V	V	V		
Table 10.11	-	OM2 - Aesthetically pleasing design of Aboveground Structures	Tunnel Portals, Administration Building, Ventilation Buildings, Electrical Substations and Ventilation Shaft / Operation Phase	Project Proponent	V	V	V		

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
Table 10.11	-	OM3 - Aesthetically pleasing design of Highways Structures	Access Road to Ventilation Shaft / Operation Phase	Highways Department	$\checkmark$	V	$\checkmark$		
Table 10.11	-	OM4 - Reprovision of Cycle Track	Cycle track / Operation Phase	Highways Department	$\checkmark$	V	$\checkmark$		
Table 10.11	-	OM5 - Provision of Green Roof	Administration Building and Ventilation Buildings / Operation Phase	Project Proponent	1	V	V		
Table 10.11	-	OM6 - Provision of Buffer Planting	Main and Secondary Portal Areas / Operation Phase	Project Proponent	V	V	V		
Table 10.11	-	OM7 - Hydroseeding on the disturbed ground surface after demolition works prior to f uture r edevelopment of t he existing STSTW	Existing STSTW / Operation Phase	Lands Department (LandsD) or future development agent in existing STSTW	~	1	~		
Table 10.11	-	OM8 - Woodland Mix Planting on Soil Slopes	Soil Slopes / Operation Phase	Project Proponent	$\checkmark$	$\checkmark$	$\checkmark$		

EM&A Log	Environmental Protection Measures	Duration of	Implementation Agent	Imple	ementa	ation S	tage <sup>1</sup>	Relevant Legislation & Guidelines
Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
Cultura	l Heritage Impact							
10.1.1	No potential direct or indirect impact to cultural heritage r esource i s anticipated, and therefore no mitigation measures are required.	N/A	N/A					EIAO EIAO-TM Antiquities and Monuments Ordinance Guidelines for Cultural Heritage Impact Assessment
Wastes	Management Implications							
11.2.2	<ul> <li>Appropriate w aste hand ling, transportation and disposa I m ethods for a ll w aste ar ising generated during the c onstruction w orks f or t he P roject should be implemented to ensure that construction wastes d o not e nter the nearby streams or drainage channel.</li> <li>It is an ticipated that adve rse impacts would not arise on the construction site, provided that good site pr actices a re strictly followed. Recommendations for good si te p ractices dur ing the construction activities include:</li> <li>Nomination of approved personnel, such as a site manager, to be responsible for g ood site practices, and making arrangements for collection of all</li> </ul>	Project Site Area / Construction Phase	Contractor		V		V	Waste Disposal Ordinance
	Log Ref. Cultura 10.1.1 Wastes	Log Ref.       Image: Ima	Log Ref.       Duration of Measures / Timing of Completion of Measures         10.1.1       No potential direct or indirect impact to cultural heritage r esource i s anticipated, and therefore no mitigation measures are required.       N/A         Wastes Management Implications       N/A         11.2.2       Appropriate w aste hand ling, transportation and disposa I m ethods for all w aste arising generated during the c onstruction works f or the P roject should be implemented to ensure that construction wastes d o not e net r the nearby streams or drainage channel.       Project Site Area / Construction Phase         It is an ticipated that adve rse impacts would not arise on the construction site, provided that good site practices a re strictly followed. Recommendations for good si te p ractices dur ing the construction activities include:       • Nomination of approved personnel, such as a site manager, to be responsible for g ood site practices, and making arrangements for collection of all	Log Ref.       Duration of Measures / Timing of Completion of Measures       Agent         10.1.1       No potential direct or indirect impact to cultural heritage r esource is anticipated, and therefore no mitigation measures are required.       N/A       N/A         Wastes Management Implications       N/A       N/A         11.2.2       Appropriate w aste hand ling, transportation and disposa I m ethods for all waste arising generated during the construction works for the P roject should be implemented to ensure that construction wastes d o not enter the nearby streams or drainage channel. It is an ticipated that adverse impacts would not arise on the construction site, provided that good site pr actices are strictly followed. Recommendations for good si te p ractices of an gaproved personnel, such as a site manager, to be responsible for g ood site practices, and making arrangements for collection of all       All the provest provide that practices are strictly followed. Recommendations for good si te p ractices of the provest personnel, such as a site manager, to be responsible for g ood site practices, and making       All the provest personnel, such as a site manager, to be responsible for g ood site practices, and making       All the provest personnel, such as a site manager, to be responsible for g ood site	Log Ref.       Information of completion of Measures / Timing of Completion of Measures       Agent       Information Dest         10.1.1       No potential direct or indirect impact to cultural heritage r esource is anticipated, and therefore no mitigation measures are required.       N/A       N/A       N/A         10.1.1       No potential direct or indirect impact to cultural heritage r esource is anticipated, and therefore no mitigation measures are required.       N/A       N/A         Wastes Management Implications       N/A       N/A       N/A         11.2.2       Appropriate w aste hand ling, transportation and disposa I m ethods for all waste arising generated during the construction works for the P roject should be implemented to ensure that construction wastes do not enter the nearby streams or drainage channel. It is an ticipated that adverse impacts would not arise on the construction ster, provided that good site pr actices are strictly followed. Recommendations for good si te p ractices dur ing the construction activities include:       Project Site Area / Construction Phase       Contractor         • Nomination of approved personnel, such as a site manager, to be responsible for g ood site practices, and making arrangements for collection of all       Project Site Area / Construction       Contractor	Log Ref.       Duration of Measures / Timing of Completion of Measures       Agent       I         10.1.1       No potential direct or indirect impact to cultural heritage resource i s anticipated, and therefore no mitigation measures are required.       N/A       N/A       N/A         10.1.1       No potential direct or indirect impact to cultural heritage resource i s anticipated, and therefore no mitigation measures are required.       N/A       N/A       I       I         Wastes Management Implications       Project Site Area / Construction the c onstruction works for the P roject should be implemented to ensure that construction wastes d o not enter the nearby streams or drainage channel.       Project Site Area / Construction Phase       Contractor       V         It is an ticipated that adverse impacts would not arise on the construction site, provided that good site practices are strictly followed. Recommendations for good si te p ractices dur ing the construction activities include:       Nomination of approved personnel, such as a site manager, to be responsible for g ood site practices, and making arrangements for collection of all       I       I	Log Ref.       Agent       Agent       Image of Completion of Measures / Image of Completion of Measures / Image of Completion of Measures / Image of Completion of Measures       Agent       Image of Completion of Measures / Image of Completion of Measures         10.1.1       No potential direct or indirect impact to cultural heritage resource is anticipated, and therefore no mitigation measures are required.       N/A       N/A       Image of Completion of Measures       Image of Completion of Completion of Measures       Image of Completion of Measures       Image of Completion of Measures       Image of Completion of Completion of Completion of Completion of Completion of Completion of Construction Phase       Image of Completion of Completion of Construction Phase       Image of	Log Ref.Duration of Measures / Timing of Completion of MeasuresAgentDesCODecCultural Heritage Impact10.1.1No potential direct or indirect impact to cultural heritager esource is anticipated, and therefore no mitigation measures are required.N/AN/AN/A10.1.1No potential direct or indirect impact to cultural heritager esource is anticipated, and therefore no mitigation measures are required.N/AProject Site Area / ContractorContractorN/AN/AInterpretation and disposa I m ethods for all waste arising generated during the construction works for the P roject should be implemented to ensure that construction wastes do not enter the nearby streams or drainage channel. It is an ticipated that adverse impacts would not atise on the construction site, provided that good site p ractices are strictly followed. Recommendations for good site p ractices during the construction activities include: <

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		Training of site personnel in proper waste management and chemical waste handling procedures.							
		<ul> <li>Provision of sufficient waste reception/ d isposal po ints, of a suitable v ermin-proof d esign t hat minimises windblown litter.</li> </ul>							
		<ul> <li>Arrangement for regular collection of waste for transport off-site and final disposal.</li> </ul>							
		Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.							
		<ul> <li>Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.</li> </ul>							
		<ul> <li>A recording system for the amount of wastes generated, recycled and disposed (inc luding the disposal sites) should be proposed.</li> </ul>							
		A Waste Management Plan should be prepared and shou ld be submitted t ot he E ngineer for approval. One may make reference t o ETWB T CW No. 19/2005 for details.							
		In order to monitor the disposal of C&D material at landfills and public filling areas, as appropriate, and to control fly tipping, a trip-ticket system should b e included as one of the contractual							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	C	0	Dec	
		requirements to be implemented by an Environmental Team undertaking the Environmental Monitoring a nd A udit work. O ne m ay m ake reference to DEVB TCW No.6/2010 for details.							
12.6.3	11.2.3	Good management and con trol of construction site activities / proce sses can minimise the generation of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practice s. Recommendations to achieve waste reduction include:	Project Site Area / Construction Phase	Contractor		V		V	Waste Disposal Ordinance
		<ul> <li>Segregate and store different types of construction related waste in d ifferent c ontainers, skips o r stockpiles to e nhance reuse or recycling of materials and the ir proper disposal.</li> </ul>							
		Provide separate labelled bins to segregate r ecyclable w aste su ch as aluminium cans from other general refuse generated by t he work force, and to e ncourage collection by individual collectors.							
		<ul> <li>Any unused chemicals or those with remaining functional capacity shall be recycled.</li> </ul>							
		<ul> <li>Maximising the use of reusable steel formwork t o r educe t he amount of C&amp;D material.</li> </ul>							
		Prior to disposal of C&D waste, it is recommended that w ood, steel							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion Sta	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		and other metals sha II be separated f or r e-use an d / or recycling to minimise the quantity of waste to be dis posed of to landfill.							
		On-site crushing and sorting facilities a re be ing cons idered to reduce the rock s ize to fulfi II the size r equirements f rom relevant waste coll ection / t ransfer / disposal facilities;							
		• Adopt proper storage and site practices to minimise the potential for damage to, or contamination of, construction materials.							
		• Plan the delivery and stock of construction materials carefully to minimise the am ount of surplus waste generated.							
		Adopt pre-cast construction method instead of c ast-in-situ method for cons truction o f concrete st ructures as much a s possible; and							
		Minimise over ordering of concrete, mo rtars and cement grout by doing careful check before ordering.							
		In add ition to the above measures, other specific mitigation measures are recommended below to m inimise environmental impacts during handling, transportation and disposal of wastes.							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines	
	Ref.		Measures / Timing of Completion of Measures		Des	C	0	Dec		
12.6.4	11.2.4	Storage of materials on site may induce adverse e nvironmental impacts if n ot properly mana ged, r ecommendations to minimise the impacts include:	Project Site Area / Construction Phase	Contractor		$\checkmark$		$\checkmark$	-	
		Waste, such as soil, should be handled and stored well to ensure secure c ontainment, t hus minimising the p otential of pollution;								
	Maintain and clean storage areas routinely;									
		<ul> <li>Stockpiling area shoul d be provided with c overs as m uch a s practicable and water spraying system to p revent materials from wind-blown or being washed away; and</li> </ul>								
		Different locations should be designated t o s tockpile each material to enhance reuse.								
12.6.4	11.2.4	Licensed waste haulers shou ld be employed for the collection and transportation of waste generated. The following measures should be enforced	Project Site Area / Construction Phase	Contractor		$\checkmark$		V	Waste Disposal Ordinance	
		to minimise the po tential adve rse impacts:								Waste Disposal (Charges for Disposal of
		Remove waste in timely manner;							Construction Waste) Regulation	
		Waste collectors should only collect wastes prescribed by their permits;							Land (Miscellaneous	
		Impacts during transportation, such as dust and odour, should be							Provisions) Ordinance	

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion Sta	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		mitigated by t he use of cove red trucks or in enclosed containers;							
		Obtain relevant waste disposal permits f rom the app ropriate authorities, in accordance with the Waste D isposal Ordinance ( Cap. 354), Waste Disposal (Charges for Disposal of Construction W aste) Regulation (Cap . 345 ) and the Land (Miscellaneous P rovisions) Ordinance (Cap. 28);							
		Waste should be disposed of at licensed wa ste disposal fa cilities; and							
		Maintain records of quantities of waste ge nerated, re cycled and disposed.							
12.6.4	11.2.4	Land transport will be used for transportation of e xcavated and stockpile materials. It is expected there will be 1260 vehicles per day for transporting waste du ring pe ak construction pha se. The tentative transportation routings for the disposal of various types of wastes are shown in Table 12.4. The transportation routing may be changed subject to the traffic conditions. Nevertheless, it is anticipated that t here is no adverse impact f rom the waste d uring transportation with the implementation of appropriated measures (e.g. using water-tight contai ners and cove red trucks).	Transportation Route of Waste / Construction Phase	Contractor		1			-

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
12.6.4	11.2.4	In order to monitor the disposal of C&D materials at PFRFs and landfills and to control fly-tipping, a trip -ticket system should be established in accordance with D EVB TCW No. 6 /2010. A recording s ystem for the amount of waste ge nerated, re cycled and disposed, including the disposal sites, should also be set up. Warning signs should be pu t up to re mind the designated d isposal s ites. C lose- circuited television s hould be installed at the vehicular entrance and exit of the site as a dditional m easures to pr event fly-tipping.	Project Site Area / Construction Phase	Contractor		~		~	DEVB TCW No. 6/2010
12.6.4	11.2.5	In add ition to the above ge neral measures, other specific m itigation measures on h andling t he C &D materials and materials generated from site formation and demolition work are recommended be low, w hich should form the basis of the WMP to be prepared by the con tractor(s) in construction phase.	Project Site Area / Construction Phase	Contractor		$\checkmark$		$\checkmark$	Technical Circular (Works) No. 19/2005 Environmental Management on Construction Site
12.6.5	11.2.5	In order to m inimise t he i mpact resulting fr om collection a nd transportation of C&D materials for off- site d isposal, the exc avated m aterial arising from si te f ormation and foundation works should be reused on- site as ba ckfilling material and for landscaping works as far as practicable. O ther mitigation requirements are listed below:	Project Site Area / Construction Phase	Contractor		V		V	Waste Disposal Ordinance ETWB TCW No.19/2005 DEVB TCW No. 6/2010

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion Sta	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		A WMP, which becomes part of the EMP, should be prepared in accordance with ET WB T CW No.19/2005;							
		• A recording system for the amount of wastes generated, recycled and disposed (inc luding the disposal sites) should be adopted for easy tracking; and							
		<ul> <li>In order to monitor the disposal of C&amp;D materials a t pu blic filling facilities and landfills and to control fly-tipping, a trip-ticket sy stem should be adopted (refer to DEVB TCW No. 6/2010).</li> </ul>							
		It is recommended that s pecific a reas should be provided by the Contractors for sorting and to pr ovide te mporary storage areas ( if re quired) for the sorted materials.							
12.6.5	11.2.5	The Contactor shoul d prepare and implement an EMP in accordance with ETWB TC W No.19/2005, w hich describes the arrangements for avoidance, reuse, recovery, recycling, storage, c ollection, t reatment and disposal of d ifferent categor ies of waste t o b e g enerated from construction a ctivities. Such a management p lan should incorporate site specific fa ctors, such as the designation of are as for segregation and temporary storage of reusable and recyclable materials. The EMP should	Project Site Area / Construction Phase	Contractor		$\checkmark$			ETWB TCW No.19/2005

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		be submitted t o the Eng ineer for approval. The Contractor should implement waste management practices in the E MP throughout the construction stage of the Project. The EMP should be reviewed regularly and updated by the Contractor, pr eferably on a monthly basis.							
12.6.5	11.2.5	All surplus C&D materials arising from or i n connection w ith construction works should become the property of the Cont ractor when it is re moved unless othe rwise stated. The Contractor wo uld be responsible for devising a system to work for on- site sorting of C&D materials and promptly removing a II so rted and proce ss materials arising from the construction activities to minimise temporary stockpiling on-site. The system should be included in the EMP identifying the source of generation, e stimated quantity, ar rangement for on-site sorting, co llection, te mporary sto rage areas and frequency of collect ion by recycling Contractors or frequency of removal off-site.	Project Site Area / Construction Phase	Contractor		1		~	-
12.6.6	11.2.6	The practices of good housekeeping for CST W li sted be low sho uld be followed to a meliorate any odour impact fr om handl ing, c ollection, transportation and disposal of sludge:	Operation Phases	Operator			V		Waste Disposal Ordinance

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	C	0	Dec	
		Screens shoul d be cleaned regularly t o re move any accumulated organic debris							
		Grit and screening tr ansfer systems sho uld be flushed regularly w ith wa ter to remove organic debris and grit							
		Grit and screened materials should be transferred to closed containers							
		Scum and grease collection wells and t roughs should be emptied and flushed r egularly to p revent putrefaction o f accumulated organics							
		Skim and remove floating solids and grease from primary clarifiers regularly							
		• Frequent sludge withdrawal from tanks is necessary to prevent the production of gases							
		• Sludge should be transported to the STF by water-tight containers to a void H ydrogen Su Iphide (H <sub>2</sub> S)/odour emission and ingress of water into the containers which would lowe r the s ludge dryness during transportation							
		Sludge cake should be transferred to closed containers							
		Sludge containers should be flushed with water regularly							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	C	0	Dec	
		Sludge trucks and containers should be washed th oroughly before leaving the CSTW to avoid any odou r nuisance du ring transportation							
12.6.6	11.2.6	In a ddition, a II wastewater g enerated from the sludge de watering proce ss and all contaminated water from the cleaning operations recommended for odour c ontrol wi II be diverted to the relocated STSTW for proper treatment.	Operation Phases	Operator			V		Waste Disposal Ordinance
12.6.7	11.2.7	If chemical wastes are produced at the construction site or du ring operation, the Cont ractor du ring construction or the ope rator du ring operation will be required to register with the EP D as a chemical waste producer and to follow the gu idelines stated in the Code of Practice on the Packaging, L abelling and Storage of Chemical W astes. Good qu ality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored se parately. Appropriate labels should be e securely attached on each chemical w aste container indicating the corresponding chemical ch aracteristics of the chemical waste, such as explosive, flammable, oxid ising, i rritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to the l icensed Chemical Waste T reatment Centre, or other	Construction and Operation Phases	Contractor / Operator		√	V		Waste Disposal (Chemical Waste) (General) Regulation Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Ir Agent		ementa	ation St	tage 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		licensed fa cilities, i n ac cordance with the Waste Disposal (Chemical Waste) (General) Regulation.							
12.6.8	11.2.8	Recycling of waste pa per, aluminium cans and plastic bottles shou ld be encouraged, it is re commended to place clearly labelled recycling bins at designated locations which co uld be accessed conveniently. Other general refuse should be separated from chemical and indust rial waste by providing separated bins for storage to maximise the recyclable volume.	Construction and Operation Phases	Contractor / Operator		V	V		Public Health and Municipal Services Ordinance (Cap.132)
12.6.8	11.2.8	A reput able licensed was te co llector should be employed to remove general refuse on a daily bas is to minimise odour, pest and litter impacts.	Construction and Operation Phases	Contractor / Operator		$\checkmark$	$\checkmark$		Public Health and Municipal Services Ordinance (Cap. 132)
	Health I	mpact							
-	-	Not applicable.							



Appendix 4.1

Action and Limit Level



### Action and Limit Level

#### Action and Limit Level for Noise Monitoring

		Limit Level (dB(A))				
Monitoring Station	Action Level	0700-1900 hrs on normal weekdays	0700-2300 hrs on holidays (including Sundays); and 1900-2300 hrs on all days <sup>2</sup>	2300-0700 hrs of all days <sup>2</sup>		
CM1		65 / 70 <sup>1</sup>				
CM2(A)	When one	one 65 / 70 <sup>1</sup>				
CM3	documented complaint is received	65 / 70 <sup>1</sup>	60 / 65 / 70 <sup>3</sup>	45 / 50 / 55 <sup>3</sup>		
CM4		75				
CM5		75				

Remark 1: Limit level of CM1, CM2(A) and CM3 reduce to 65 dB (A) during examination periods if any.

#### Action and Limit Level for Air Quality Monitoring

Monitoring Locations	1-hour TSP Level in μg/m3			
	Action Level	Limit Level		
AM1	294	500		
AM2	325	500		
AM3(A)	360	500		
AM4	297	500		
AM5	349	500		

Remark 2: Construction noise during restricted hours is under the control of Noise Control Ordinance Limit Level to be selected based on Area Sensitivity Rating.

Remark 3: Limit Level for restricted hour monitoring shall act as reference level only. Investigation would be conducted on CNP compliance if exceedance recorded during restricted hour noise monitoring period.



Appendix 4.2

**Copies of Calibration Certificates** 



# Manufacturer Calibration Certificate

The following instrument has been tested and calibrated to the manufacturer specifications. The calibration is traceable in accordance with ISO/IEC 17025 covering all instrument functions.

- Device Type: XL2 Audio and Acoustic Analyzer
- Serial Number: A2A-15360-E0

- Certificate Issued: 19 February 2019
- Certificate Number: 43515-A2A-15360-E0
- Results:

**PASSED** (for detailed report see next page)

Tested by:

M. Frick

Signature:

Stamp:



Calibration of:	XL2 Audio and Acoustic Analyzer
Serial Number:	A2A-15360-E0
Date:	19 February 2019

• Detailed Calibration Test Results:

					actual	XL2	calibration
	I	reference	actual	unit	error	tolerance	uncertainty <sup>2</sup>
RMS Level @ 1kHz, XLR	Input	0.1	0.100	V	≤0.1%	±0.5%	±0.10%
		1	1.000	V	≤0.1%	±0.5%	±0.09%
		10	9.991	V	-0.1%	±0.5%	±0.09%
Flatness, XLR Input <sup>1</sup>	20 Hz	1	0.996	V	-0.4%	±1.1%	±0.09%
	20 kHz	1	1.005	V	0.5%	±1.1%	±0.09%
Frequency		1000	999.99	Hz	≤0.003%	±0.003%	±0.01%
Residual Noise	XLR		< 2 uV			<2 uV	±0.50%
THD+N @ 0 dBu, 1 kHz,	XLR Input		-99.7	dB		typ100 dB	±0.50%

- Test Conditions: Temperature: 29.7 °C Relative Humidity: 21.7 %
- Calibration Equipment Used:
- Agilent Multimeter, Typ 34401A, Serial No. MY 5300 4607 Last calibration: 15.08.2018, Next calibration: 15.08.2019 Calibrated by ELCAL to the national standards maintained at Swiss Federal Office of Metrology. SCS 0002
- FX100 Audio Analyzer, Serial No. 10408
   Last Calibration: 27.04.2018, Next Calibration: 27.04.2019
   Manufacturer calibration based on Agilent 34410, Serial No. MY47014254, Last Calibration: 11.05.2018, Next Calibration: 11.05.2019
   which is calibrated by ELCAL to national standards maintained at Swiss Federal Office of Metrology. SCS 002
- <sup>1</sup> The specified tolerance +/-0.1 dB @ 1V = +/-1.1%
- <sup>2</sup> The reported expanded uncertainty is based on a standard uncertainty multiplied by a coverage factor k=2, providing a level of confidence of approximately 95%. The uncertainty evaluation has been carried out in accordance with the regulations of the GUM.



# Manufacturer Calibration Certificate

The following instrument has been tested and calibrated to the manufacturer specifications. The calibration is traceable in accordance with ISO/IEC 17025 covering all instrument functions.

•	Device	Tvpe:
	00000	1,00.

### M2230 Measurement Microphone

consisting of		
MA220	Serial Number:	8034
Capsule	Serial Number:	A16673

- Certificate Issued: 19 February 2019
- Certificate Number: 43515-8034-M2230
- Results: PASSED
   (for detailed report see next page)

Tested by:

M.Frick


Signature:

Stamp:



Date:	19 Febr	uary 2019		
Calibration of:	M2230	Measureme	nt Microphone	
		MA220	Serial Number:	8034
		Capsule	Serial Number:	A16673

• Detailed Calibration Test Results:



- Calibration Equipment Used:
  - Norsonic Sound Calibrator, Type 1251, S/No. 30930 Last Calibration: 05.12.2018, Next Calibration: 05.12.2020 Calibrated by Metas, Switzerland
  - NTi Audio FX100, S/No. 11094
     Last Calibration: 14.08.2018, Next Calibration: 14.08.2019
     Calibrated by NTi Audio meeting product specifications
  - MTG MV203, S/No. 0630 / Mic Capsule, MK221 S./No. 16502 Last Calibration: 08.12.2017, Next Calibration: 08.12.2019 Calibrated by MTG, Germany

<sup>1</sup> The reported expanded uncertainty is based on a standard uncertainty multiplied by a coverage factor k=2, providing a level of confidence of approximately 95%. The uncertainty evaluation has been carried out in accordance with the regulations of the GUM.



#### 综合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD. 香港黄竹坑道37號利達中心12樓

香港黄竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



# **CERTIFICATE OF CALIBRATION**

Certificate No.:	18CA1114 02			Page	1	of	2
Item tested							
Description:	Sound Level Mete	r (Type 1)	,	Microphone			
Manufacturer:	B & K		,	B&K			
Type/Model No.:	2236		,	4188			
Serial/Equipment No.:	2100736		,	2288941			
Adaptors used:	-		,	-			
tem submitted by							
Customer Name:	Lam Environmenta	al Service Ltd.					
Address of Customer:	-						
Request No.:	-						
Date of receipt:	14-Nov-2018						
Date of test:	15-Nov-2018						
	and the second second second	ration					
Reference equipment u	used in the calib	ration					
	used in the calib Model:	Serial No.		Expiry Date:		Traceab	le to:
Description:				Expiry Date: 23-Aug-2019		Traceab CIGISME	
Description: Multi function sound calibrator	Model:	Serial No.					
Description: Multi function sound calibrator Signal generator	<b>Model:</b> B&K 4226	Serial No. 2288444		23-Aug-2019		CIGISME	
Description: Multi function sound calibrator Signal generator Signal generator	<b>Model:</b> B&K 4226 DS 360	<b>Serial No.</b> 2288444 33873		23-Aug-2019 24-Apr-2019		CIGISME CEPREI	
Description: Multi function sound calibrator Signal generator Signal generator Ambient conditions	<b>Model:</b> B&K 4226 DS 360	<b>Serial No.</b> 2288444 33873		23-Aug-2019 24-Apr-2019		CIGISME CEPREI	
Reference equipment u Description: Multi function sound calibrator Signal generator Signal generator Ambient conditions Temperature: Relative humidity:	Model: B&K 4226 DS 360 DS 360	<b>Serial No.</b> 2288444 33873		23-Aug-2019 24-Apr-2019		CIGISME CEPREI	

#### Test specifications

- 1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

#### **Test results**

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

	20/				每限公司 3
Approved Signatory:	AT	Date:	15-Nov-2018	Company Chop:	\$7105 * 3015
	Feng Junqi				

**Comments:** The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007

GIN



#### 綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD.

香港黃竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533

Page



2

# **CERTIFICATE OF CALIBRATION**

(Continuation Page)

Certificate No.:

#### 18CA1114 02

2 of

#### 1, Electrical Tests

The electrical tests were perfomed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertanity (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	
-	С	Pass	1.0	2.1
	Lin	Pass	2.0	2.2
Linearity range for Leq	At reference range , Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	A	Pass	0.3	
	С	Pass	0.3	
	Lin	Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 <sup>3</sup> at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/10 <sup>4</sup> at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

#### 2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

#### 3, Response to associated sound calibrator

#### N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

	1	- End -	Attain	
Calibrated by:	1~7	Checked by:	Man	
	Fung Chi Yip		Shek Kwong Tat	
Date:	15-Nov-2018	Date:	15-Nov-2018	

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-2/Issue 1/Rev.C/01/02/2007



#### 綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD. 香港黃竹坑道 37號利達中心12樓

12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



# CERTIFICATE OF CALIBRATION

Certificate No.:	19CA0329 01		Page	1 of	2
Item tested					
Description: Manufacturer: Type/Model No.: Serial/Equipment No.: Adaptors used:	Sound Level Meter Honglim Co., Ltd. HLES-01 201692136 -	(Class 1) , , , ,	- CDM101 05866		
Item submitted by					
Customer Name: Address of Customer: Request No.: Date of receipt:	Lam Environmental - - 29-Mar-2019	Service Ltd.			
Date of test:	02-Apr-2019				
Reference equipment	used in the calibra	ition			
Description:	Model:	Serial No.	Expiry Date:	Traceabl	e to:
Multi function sound calibrator	B&K 4226	2288444	23-Aug-2019	CIGISMEC	2
Signal generator	DS 360	33873	24-Apr-2019	CEPREI	
Signal generator	DS 360	61227	26-Dec-2019	CEPREI	
Ambient conditions					
Temperature:	21 ± 1 °C				
Relative humidity:	55 ± 10 %				
Air pressure:	1005 ± 5 hPa				
Test specifications					

- 1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of +20%.
- 3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

#### Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory: Fend Junai

02-Apr-2019 Company Chop:



**Comments:** The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

Date:

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev C/01/02/2007



#### 綜合試驗有限公司 SOILS&MATERIALSENGINEERING CO.. LTD.

香港黄竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533

Page



### **CERTIFICATE OF CALIBRATION**

(Continuation Page)

Certificate No.:

19CA0329 01

2 of

2

#### 1, Electrical Tests

The electrical tests were perfomed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

			Expanded	Coverage
Test:	Subtest:	Status:	Uncertanity (dB)	Factor
Self-generated noise	А	Pass	0.3	
	С	Pass	0.8	2.1
	Lin	N/A	N/A	
Linearity range for Leq	At reference range , Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range , Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	A	Pass	0.3	
	С	Pass	0.3	
	Lin	N/A	N/A	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	N/A	N/A	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	N/A	N/A	
	Repeated at frequency of 100 Hz	N/A	N/A	
Time averaging	1 ms burst duty factor 1/10 <sup>3</sup> at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/10 <sup>4</sup> at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	N/A	N/A	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

#### 2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

#### 3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

	0	- End -	1
alibrated by:	th	Checked by:	INY
	Fong Chun Wai		Fung Chi Yip
Date:	02-Apr-2019	Date:	/ 02-Apr-2019

The standard(s) and equipment used in the calibration are traceable to national dr international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd

Form No.CARP152-2/Issue 1/Rev.C/01/02/2007



### 综合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD.

香港黄竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533

# SMECLab

Test Data for Sound Level M	eter				Page 1 of 4
Sound level meter type: Microphone type:	HLES-01 CDM101	Serial No. Serial No.	201692136 05866	Date	02-Apr-2019
wierophone type.	CDMINI	Senarivo.	00000	Report:	19CA0329 01

### SELF GENERATED NOISE TEST

The noise test is performed in the most sensitive range of the SLM with the microphone replaced by an equivalent impedance.

Noise level in A weighting	17.7	dB
Noise level in C weighting	20.5	dB

### LINEARITY TEST

The linearity is tested relative to the reference sound pressure level using a continuous sinusoidal signal of frequency 4 kHz. The measurement is made on the reference range for indications at 5 dB intervals starting from the 94 dB reference sound pressure level. And until within 5 dB of the upper and lower limits of the reference range, the measurements shall be made at 1 dB intervals.(SLM set to LEQ/SPL)

Reference/Expected level	Actual level		Tolerance	Devia	Deviation		
	non-integrated	integrated		non-integrated	integrated		
dB	dB	dB	+/- dB	dB	dB		
94.0	94.0	94.0	0.7	0.0	0.0		
99.0	99.0	99.0	0.7	0.0	0.0		
104.0	104.0	104.0	0.7	0.0	0.0		
109.0	109.1	109.1	0.7	0.1	0.1		
110.0	110.1	110.1	0.7	0.1	0.1		
111.0	111.1	111.1	0.7	0.1	0.1		
112.0	112.1	112.1	0.7	0.1	0.1		
113.0	113.1	113.1	0.7	0.1	0.1		
114.0	113.9	113.9	0.7	-0.1	-0.1		
115.0	114.4	114.4	0.7	-0.6	-0.6		
89.0	89.0	89.0	0.7	0.0	0.0		
84.0	84.0	84.0	0.7	0.0	0.0		
79.0	79.0	79.0	0.7	0.0	0.0		
74.0	73.9	73.9	0.7	-0.1	-0.1		
69.0	68.9	68.9	0.7	-0.1	-0.1		
64.0	63.9	63.9	0.7	-0.1	-0.1		
59.0	58.9	58.9	0.7	-0.1	-0.1		
54.0	53.9	53.9	0.7	-0.1	-0.1		
49.0	49.0	49.0	0.7	0.0	0.0		
48.0	48.0	48.0	0.7	0.0	0.0		
47.0	46.8	46.8	0.7	-0.2	-0.2		
46.0	45.8	45.8	0.7	-0.2	-0.2		
45.0	44.9	44.9	0.7	-0.1	-0.1		

Measurements for an indication of the reference SPL on all other ranges which include it

(c)Soils Materials Eng. Co., Ltd.

Form No : CAWS 152/Issue 1/Rev B/01/02/2007



### 综合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD.

香港黃竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533

# SMECLab

Page 2 of 4

Test Data for Sound Level Meter

Sound level meter Microphone	r type: HLES-0 type: CDM10 <sup>-</sup>		Serial No. Serial No.	201692136 05866	Date	02-Apr-2019
					Report	: 19CA0329 01
Other ranges	Expected level	Actual level	Tolerance	Deviation		
dB	dB	dB	+/- dB	dB		
65-135	94.0	94.0	0.7	0.0		
45-115	94.0	94.0	0.7	0.0		
25-95	94.0	94.0	0.7	0.0		

Measurements on all level ranges for indications 2 dB below the upper limit and 2 dB above the lower limit

Ranges	Reference/Expected level	Actual level	Tolerance	Deviation
dB	dB	dB	+/- dB	dB
65-135	67.0	67.2	0.7	0.2
00-100	133.0	133.3	0.7	0.3
45-115	47.0	46.8	0.7	-0.2
45-115	113.0	113.1	0.7	0.1
25-95	27.0	27.2	0.7	0.2
20-90	93.0	93.2	0.7	0.2

### FREQUENCY WEIGHTING TEST

The frequency response of the weighting netwoks are tested at octave intervals over the frequency ranges 31.5 Hz to 12500 Hz. The signal level at 1000 Hz is set to give an indication of the reference SPL. Frequency weighting A:

Frequency	Ref. level	Expected level	Actual level	Tolerar	nce(dB)	Deviation
Hz	dB	dB	dB	+	-	dB
1000.0	94.0	94.0	94.0	0.0	0.0	0.0
31.6	94.0	54.6	54.1	1.5	1.5	-0.5
63.1	94.0	67.8	67.3	1.5	1.5	-0.5
125.9	94.0	77.9	77.6	1.0	1.0	-0.3
251.2	94.0	85.4	85.1	1.0	1.0	-0.3
501.2	94.0	90.8	90.6	1.0	1.0	-0.2
1995.0	94.0	95.2	95.3	1.0	1.0	0.1
3981.0	94.0	95.0	95.2	1.0	1.0	0.2
7943.0	94.0	92.9	93.3	1.5	3.0	0.4
12590.0	94.0	89.7	90.8	3.0	6.0	1.1

Frequency weighting C:

Frequency	Ref. level	Expected level	Actual level	Tolerar	nce(dB)	Deviation
Hz	dB	dB	dB	+	-	dB
1000.0	94.0	94.0	94.0	0.0	0.0	0.0
31.6	94.0	91.0	90.4	1.5	1.5	-0.6
63.1	94.0	93.2	92.7	1.5	1.5	-0.5
125.9	94.0	93.8	93.6	1.0	1.0	-0.2
251.2	94.0	94.0	93.8	1.0	1.0	-0.2

(c)Soils Materials Eng. Co., Ltd.



#### 綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD.

香港黃竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533

# SMECLab

Page 3 of 4

Test Data for Sound Level Meter

Sound level me Microphone	ter type: type:	HLES-01 CDM101	Serial No. Serial No.	201 058	692136 66	Date 02	2-Apr-2019
					-	Report: 19	CA0329 01
501.2	94.0	94.0	93.9	1.0	1.0	-0.1	
1995.0	94.0	93.8	93.8	1.0	1.0	0.0	
3981.0	94.0	93.2	93.3	1.0	1.0	0.1	
7943.0	94.0	91.0	91.3	1.5	3.0	0.3	
12590.0	94.0	87.8	88.7	3.0	6.0	0.9	

Note: No corrections for the frequency response of the microphone, instrument case and windshield are made to the sound level meter.

#### TIME WEIGHTING FAST TEST

Time weighting F is tested on the reference range with a single sinusoidal burst of duration 200 ms at a frequency 2000 Hz and an amplitude which produces an indication 4 dB below the upper limit of the primary indicator range when the signal is continuous. (Weight A, Maximum hold)

Ref. level	Expected level	Actual level	Tolera	nce(dB)	Deviation
dB	dB	dB	+	-	dB
111.0	110.0	109.9	1.0	1.0	-0.1

#### TIME WEIGHTING SLOW TEST

Time weighting S is tested on the reference range with a single sinusoidal burst of duration 500 ms at a frequency 2000 Hz and an amplitude which produces an indication 4 dB below the upper limit of the primary indicator range when the signal is continuous (Weight A Maximum hold)

 en trie orginal io continuouo.	(Weight A, Maximum Hold)						
Ref. level	Expected level	Actual level	Tolera	nce(dB)	Deviation		
dB	dB	dB	+	-	dB		
. 111.0	106.9	106.8	1.0	1.0	-0.1		

#### **RMS ACCURACY TEST**

The RMS detector accuracy is tested on the reference range for a crest factor of 3. Test frequency: 2000 Hz Amplitude: 2 dB below the upper limit of the primary indicator range. Burst repetition frequency: 40 Hz 11 cycles of a sine wave of frequency 2000 Hz. (Set to INT) Tone burst signal: Ref. Level Expected level Tone burst signal Tolerance Deviation +/- dB Time wighting dB dB indication(dB) dB Slow 107.0+6.6 108.0 106.9 0.5 -1.1

#### TIME AVERAGING TEST

This test compares the SLM reading for continuous sine signals with readings obtained from a sine tone burst sequence having the same RMS level. The test level is 30 dB below the upper limit of the linearity range and repeated for Type 1 SLM with 40 dB below the upper limit of the linearity.

Frequency of tone burst:	4000 Hz
--------------------------	---------

......

Duration of tone burst:	1 ms					
Repetition Time	Level of	Expected	Actual	Tolerance	Deviation	Remarks
	tone burst	Leq	Leq			
msec	dB	dB	dB	+/- dB	dB	
1000	85.0	85.0	84.8	1.0	-0.2	60s integ.
10000	75.0	75.0	74.6	1.0	-0.4	6min. integ.

(c)Soils Materials Eng. Co., Ltd

Form No.: CAWS 152/Issue 1/Rev. B/01/02/2007



#### 综合試驗 有限公司 SOILS & MATERIALS ENGINEERING CO., LTD. 香港黃竹坑道37號利達中心12樓

省 裕 與 竹 坑 垣 3 7 號 利 建 中 心 1 2 懐 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533

# SMECLab

Test Data for Sou	und Level Me	eter				Page 4 of 4
Sound level me	eter type:	HLES-01	Serial No.	201692136	Date	02-Apr-2019
Microphone	type:	CDM101	Serial No.	05866		
					Report	: 19CA0329 01

#### PULSE RANGE AND SOUND EXPOSURE LEVEL TEST

The test tone burst signal is superimposed on a baseline signal corresponding to the lower limit of reference range

Test frequency:4000 HzIntegration time:10 sec

The integrating sound level meter set to Leq:

Duration	Rms level of	Expected	Actual	Tolerance	Deviation
msec	tone burst (dB)	dB	dB	+/- dB	dB
10	103.0	73.0	72.7	1.7	-0.3

#### OVERLOAD INDICATION TEST

For SLM capable of operating in a non-integrating mode.

Test frequer	ncy:	2000 Hz					
Amplitude:		2 dB below the upper limit of the primary indicator ran			ange.		
Burst repetit	tion frequency:	40 Hz					
Tone burst signal:		11 cycles of a sine wave of frequency 2000 Hz.					
Level	Level reduced by	Further reduced	Difference	Tolerance	Deviation		
at overload (dB)	1 dB	3 dB	dB	dB	dB		
104.1	103.1	100.1	3.0	1.0	0.0		

For integrating SLM, with the instrument indicating Leq.

For integrating SLM, with the instrument indicating Leq and set to the reference range. The test signal as following: The test tone burst signal is superimposed on a baseline signal corresponding to the lower limit of reference range Test frequency: 4000 Hz Integration time: 10 sec Single burst duration: 1 msec Rms level Level reduced by Expected level Actual level Tolerance Deviation at overload (dB) 1 dB dB dB dB dB 109.3 108.3 68.3 68.1 2.2 -0.2

### ACOUSTIC TEST

The acoustic test of the complete SLM is tested at the frequency 125 Hz and 8000 Hz using a B&K type 4226 Multifunction Acoustic Calibrator. The test is performed in A weighting.

Frequency	Expected level	Actual level	Tolerar	nce (dB)	Deviation
Hz	dB	Measured (dB)	+	-	dB
1000	94.0	94.0	0.0	0.0	0.0
125	77.9	77.7	1.0	1.0	-0.2
8000	92.9	90.9	1.5	3.0	-2.0

-----END------

(c)Soils Materials Eng. Co., Ltd.



#### 综合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD. 香港黄竹坑道 37號利達中心 12樓

12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



# CERTIFICATE OF CALIBRATION

Certificate No.:	18CA1220 02		Page:	1	of	2
Item tested						
Description:	Acoustical Calibra	tor (Class 1)				
Manufacturer:	Larson Davis	, ,				
Type/Model No.:	CAL200					
Serial/Equipment No.:	13128					
Adaptors used:	-					
Item submitted by						
Curstomer:	Lam Environment	al Service Ltd.				
Address of Customer:	-					
Request No.:	-					
Date of receipt:	20-Dec-2018					
Date of test:	28-Dec-2018					
Reference equipment	used in the calib	oration				
Description:	Model:	Serial No.	Expiry Date:	1	Fraceab	le to:
Lab standard microphone	B&K 4180	2412857	20-Apr-2019	5	SCL	
Preamplifier	B&K 2673	2239857	27-Apr-2019	(	CEPREI	
Measuring amplifier	B&K 2610	2346941	08-May-2019	(	CEPREI	
Signal generator	DS 360	33873	24-Apr-2019		CEPREI	
Digital multi-meter	34401A	US36087050	23-Apr-2019		CEPREI	
Audio analyzer	8903B	GB41300350	23-Apr-2019		CEPREI	
Universal counter	53132A	MY40003662	24-Apr-2019	C	CEPREI	
Ambient conditions						
Temperature:	20 ± 1 °C					
Relative humidity:	50 ± 10 %					
Air pressure:	1000 ± 5 hPa					


#### **Test specifications**

- 1, The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156.
- 2, The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- 3, The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

#### **Test results**

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.



Heng Jungi

29-Dec-2018

Company Chop:



**Comments:** The results reported in this certificate refer to the conditon of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

Date:

© Soils & Materials Engineering Co., Ltd

Form No.CARP156-1/Issue 1/Rev.D/01/03/2007



#### 綜 合 試 驗 有 限 公 司 SOILS & MATERIALS ENGINEERING CO., LTD.

香港黄竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



# CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

18CA1220 02

Page: 2 of

2

#### 1. Measured Sound Pressure Level

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

Frequency Shown	Output Sound Pressure Level Setting	Measured Output Sound Pressure Level	Estimated Expanded Uncertainty
Hz	dB	dB	dB
1000	94.00	93.84	0.10

#### 2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz	STF = 0.006 dB

Estimated expanded uncertainty

#### 3, **Actual Output Frequency**

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

0.005 dB

At 1000 Hz	Actual Frequency = 999.4 Hz	
Estimated expanded uncertainty	0.1 Hz	Coverage factor k = 2.2

#### 4, **Total Noise and Distortion**

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz	TND = 0.4%
Estimated expanded uncertainty	0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

	Λ	- End -	1	
Calibrated by:	$\int \sim \chi$	Checked by:	Aan	
	/ Fung Chi Yip		Shek Kwong Tat	
Date:	28-Dec-2018	Date:	29-Dec-2018	

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd



1600 Washington Blvd Grants Pass, OR 97526 (541) 471-7111 (541) 471-7116 (Fax) Service@metone.com

# **Calibration Certificate**

The calibration results on this report certify that this instrument complies with the product specifications at the time of calibration. Calibration was performed according to accepted industry methods using equipment, procedures, and standards that are traceable to NIST and ISO.

	mended calibration in	terval is 12 mor	ths fro	m the f	irst day of use.	
nstrum	ent Model# Aeroo	cet 831			Instrument Se	rial# <b>W15449</b>
Date of	Calibration 10/4/2	018				Sensor # 16439
Darle	en Best				A 25	
	tion Technician			Qual	lity Check	
	Temperature	23 <sup>0</sup> C			Relative Humidit	y <u>36.5</u> %
Cest Pro	ocedure: Aerocet	831-6100				
	PSL Size (µm)	Test Results	Test	Spec.	Lot# NIST	Expiration
	0.3	Pass	± 1	10%	183039	03/31/2020
	0.5	Pass	± 1	10%	180556	02/28/2020
	1.0	Pass	± 1	10%	169240	5/31/2019
	2.5	Pass	± 1	10%	REF	NA
	4.0	Pass	± 1	10%	REF	NA
	5.0	Pass	± 1	10%	REF	NA
	7.0	Pass	± 1	10%	REF	NA
	10.0	Pass	± 1	10%	REF	NA
Γ	Standards	Model			SN	Cal Due
	Particle Counter	GT-526	GT-526		M1760	10/9/2018
Г	Flowmeter	DCL-M			103751	1/29/2019
	DMM	289		27720071		6/29/2019
	Billin					

This calibration certificate shall not be reproduced except in full, without the written approval of Met One Instruments Inc.

cument Aerocet 831-9600 Rev A



REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION

REPORT NO. PROJECT NAME DATE OF ISSUE	: HK1811054 : PERFORMANCE CHECK / CALIBRATION OF DUST METER : 24/10/2018	
CUSTOMER ADDRESS	:LAM ENVIRONMENTAL SERVICES LTD :11/F, CENTRE POINT, 181-185 GLOUCESTER ROAD, WAN CHAI, HONG KONG	
REPORT NO.	: HK1811054	
PROJECT ITEM NO.	: HK1811054-01	
PERFORMANCE CHECK / CALIBRATED EQUIP	MENT	
TYPE	: AEROSOL MASS MONITOR	
MANUFACTURER	: MET ONE INSTRUMENTS	
MODEL NO.	: AEROCET - 831	
SERIAL NO.	: W15449	
EQUIPMENT NO.	:	
RECEIPT DATE	: 18/10/2018	
PERFORMANCE CHECK / CALIBRATION DATE	: 23/10/2018	

**PERFORMANCE CHECK / CALIBRATION Information** 

CODE	Calibration Parameter	Method Procedure	Reference Method
Dust PC/CAL	Performance Check / Calibration of Dust Meter	CAL003	General Technical Requirements of Environmental Monitoring, Environmental Monitoring & Audit Guidelines for Development Projects in HK

 Notes : 1. This report shall not be reproduced, except in full, without prior approval from Pilot Testing Limited.

 2. Performance Check / Calibration result relates to performance check / calibration item(s) as received.

Approved Signatory

÷

Wong Po Yan Pauline (Assistant Laboratory Manager) Issue Date:

24/10/2018



EQUIPMENT REF NO.

LAST CALIBRATION DATE

REPORT OF PERFORMANCE CHECK / CALIBRA PROJECT NAME DATE OF ISSUE REPORT NO.	:	DN PERFORMANCE CHECK / CALIBRATION OF DUST METER 24/10/2018 HK1811054	
PERFORMANCE CHECK / CALIBRATED EQUIPM	IEN	т	
TYPE	:	AEROSOL MASS MONITOR	
MANUFACTURER	:	MET ONE INSTRUMENTS	
MODEL NO.	:	AEROCET - 831	
SERIAL NO.	:	W15449	
EQUIPMENT NO.	:		
PERFORMANCE CHECK / CALIBRATION DATE	:	23/10/2018	
STANDARD EQUIPMENT	:		
TYPE	:	HIGH VOLUME AIR SAMPLER	
MANUFACTURER	:	TISCH	
MODEL NO.	:	TE-5170	

PTL\_HV002


25/7/2018

#### EQUIPMENT PERFORMANCE CHECK / CALIBRATION RESULTS:

Trial no. in 1-hr period	Time	Mean Temp (°C)	Mean Pressure (hPa)	Concentration in ug/m <sup>3</sup> (Standard equipment) (Y - Axis)	Concentration in ug/m <sup>3</sup> (Performance Check / Calibrated equipment) (X - Axis)
Zero Check <sup>1</sup>	23/10/2018,9:05:00 AM	25.3	1017	0	0
1	23/10/2018,10:20:00 AM	25.3	1017	45	51
2	23/10/2018,11:22:00 AM	25.3	1017	32	39
3	23/10/2018,12:29:00 PM	25.3	1017	12	19

0.8800 23/10/2019

Linear Regression of Y on X Slope (K- factor) Correlation Coefficient Validity of Performance Check / Calibration Record



Notes: 1.

2.

Zero check conducted as per CAL003 SOP and manufacturer's manual as appropriate.

This report shall not be reproduced, except in full, without prior approval from Pilot Testing Limited.

3. Performance Check / Calibration result relates to performance check / calibration item(s) as received.

Operator:	Lau, Natalie	_Signature:	fotieri	_Date:	23/10/2018
Checked by:	Wong Po Yan, Pauline	_Signature:	Junt	_Date:	24/10/2018



**Met One Instruments, Inc.** 1600 NW Washington Blvd, Grants Pass, OR TEL (541) 471-7111 Fax (541) 471-7116

# Certificate of Calibration

Particulate Monitor

Recommended calibration interval is 24 months from first day of use.

Unit Info Model:	BT-645	81865 Firi	nware Rev:	1.1.0	
Serial Number:	R22584		81113	0.2.4	
Calibrated By:	Kevin Ricks	AT21	Cal. Date:	01/18/2019	
Quality Inspector	A 25		Date:	JAN 2 1 2019	
Calibration Hz/µg/m <sup>3</sup>	9.50	_			
Final Test					
Flow (2.0 L/M):	Pass	Ambie	nt T (C)	22	
			RH, %	34	
Serial Communication:	Pass				
BT-645 Conc.:	350.93	Standard Conc:	353.	81	

**Calibration Standards** 

Standards	Manufacturer	Model	SN	Cal Due
RMS Multimeter	Fluke	289 Multimeter	23740018	5/03/2019
RH & TEMPERATURE	Met One Instruments	083E-1-6	R20313	9/18/2019
Primary Flow Meter	BIOS	Defender-510	1033419	3/28/2019
Digital Dust Indicator	SIBATA	LD-3B	476795	5/18/2019

The standards used for this calibration have accuracy equal to or greater than the instrument tested. These standards are on record and traceable to NIST to the extent allowed by the institute's calibration facility. Unless otherwise stated, all instruments are calibrated to meet the manufacturer's published specifications. The Calibration system complies with MIL-STD-45662A.

Document No. BT-645-9600, Rev A



#### Lam Environmental Services Limited

#### Portable Dust Meter Performance Check Record


Portable Dust Meter	
Туре	: Particulare Monitor
Manufacturer	: MET ONE INSTRUMENTS
Model Number	:BT-645
Serial Number	: R22584
Performance Check Date	:27-Feb-19
Standard Equipment	
Туре	:High Volume Sampler
Manufacturer	: TISCH
Model Number	:TE-5170
Equipment Number	: <u>HVS018</u>
Last Calibration Date	: 4-Dec-18

#### Portable Dust Meter Performance Check Results

Trial no. in 1-hr period	Time	Mean Pressure (hPa)	Mean Temp (°C)	Concentration in ug/m <sup>3</sup> (Standard equipment) (Y - Axis)	Concentration in ug/m <sup>3</sup> (Performance Check / Calibrated equipment) (X - Axis)
Zero Check	27/2/19	1016	21	0	0
1	27/2/19 08:45	1016	21	75	61
2	27/2/19 09:52	1016	21	53	51
3	27/2/19 11:00	1016	21	72	58

\* Filter paper weighting was conducted by HOKLAS accredited laboratory.







Met One Instruments, Inc. 1600 NW Washington Blvd, Grants Pass, OR TEL (541) 471-7111 Fax (541) 471-7116

# Certificate of Calibration BT-645

Particulate Monitor

Recommended calibration interval is 24 months from first day of use.

Unit Info Model:	BT-645	81865 Fir	mware Rev:	1.1.0	
Serial Number:	R22586		81113	0.2.4	
Calibrated By:	Kevin Ricks	AT21	Cal. Date:	01/18/2019	
Quality Inspector:	AT 25		Date:	JAN 2 1 2019	
Calibration Hz/µg/m <sup>3</sup> :	6.71	_			
Final Test					
Flow (2.0 L/M): P	ass	Ambie	ent T (C)		
Serial Communication: P	ass		RH, %	34	
BT-645 Conc.:	336.53	Standard Conc:	338.	79	
Calibration Standards					

Calibration Standards

Standards	Manufacturer	Model	SN	Cal Due
RMS Multimeter	Fluke	289 Multimeter	23740018	5/03/2019
RH & TEMPERATURE	Met One Instruments	083E-1-6	R20313	9/18/2019
Primary Flow Meter	BIOS	Defender-510	1033419	3/28/2019
Digital Dust Indicator	SIBATA	LD-3B	476795	5/18/2019

The standards used for this calibration have accuracy equal to or greater than the instrument tested. These standards are on record and traceable to NIST to the extent allowed by the institute's calibration facility. Unless otherwise stated, all instruments are calibrated to meet the manufacturer's published specifications. The Calibration system complies with MIL-STD-45662A.

Document No. BT-645-9600, Rev A



#### Lam Environmental Services Limited

#### Portable Dust Meter Performance Check Record

Portable Dust Meter		
Туре	: _	Particulare Monitor
Manufacturer	: _	MET ONE INSTRUMENTS
Model Number	: _	BT-645
Serial Number	:	R22586
Performance Check Date	:	27-Feb-19, 14-Mar-19
Standard Equipment		
Туре	: _	High Volume Sampler
Manufacturer	: _	TISCH
Model Number	:	TE-5170
Equipment Number	:	HVS018
Last Calibration Date	:	4-Feb-19


#### Portable Dust Meter Performance Check Results

				Concentration in ug/m <sup>3</sup>	Concentration in ug/m <sup>3</sup>
Trial no. in 1-hr period	Time	Mean Pressure (hPa)	Mean Temp (°C)	(Standard equipment)	(Performance Check / Calibrated equipment)
				(Y - Axis)	(X - Axis)
Zero Check	27/2/19	1018	22	0	0
1	27/2/19 11:00	1016	24	72	58
2	27/2/19 08:45	1016	24	76	61
3	14/3/19 08:30	1018	22	104	74

\* Filter paper weighting was conducted by HOKLAS accredited laboratory.

#### Linear Regression of Y on X

Slope (K- factor)	:	1.4000
Correlation Coefficient	:	0.9934
Validity of Performance Check / Calibration Record	:	13/3/2020



1600 NW Wa	<b>ruments, Inc.</b> shington Blvd, Grants Pas 1-7111 Fax (541) 471-71			
C	ertificat	te of Co BT-645 Particulate Monitor		tion
Recon	mended calibration	interval is 24 m	onths from firs	st day of use.
Unit Info	Model: <u>BT-6</u>	545 81865-1 F	irmware Rev: _	1.1.0
Serial	Number: X192	299	_	1.0.1
Calibr	ated By: R. von	Krohn	Cal. Date:	7/27/2018
		5	·	10
Qualit	y Inspector:	h	Date:	7.27.2018
Calibration	Hz/μg/m <sup>3</sup> :5.8	21		
Final Test				
Floy	v (2.0 L/M): Pass	Aml	bient T (C) 24.8	
	(		RH, % 39	
Serial Commu	nication: Pass			
BT-645 Co		Standard Conc:	412.22	2
Calibration Standar	ds			
Standards	Manufacturer	Model	SN	Cal Due
	Fluke	189 Multimeter	94060816	8/28/2018
RH &TEMPERATURE	Met One Instruments Met One Instruments	083E-1-35 092	R17149 P22757	July 28, 2018 April 2, 2019
PRESSURE Primary Flow Meter	BIOS	DC-Lite	R537	May 29, 2019
D-3B	SIBATA	LD-3B	6X7759	Nov 17, 2018

standards used for this calibration have accuracy equal to or greater than the instrument tested. These standards are on record and traceable to NIST to the extent allowed by the institute's calibration facility. Unless otherwise stated, all instruments are calibrated to meet the manufacturer's published specifications. The Calibration system complies with MIL-STD-45662A.

Document No. BT-645-9600, Rev A



#### Lam Environmental Services Limited

#### Portable Dust Meter Performance Check Record

Portable	Dust	Meter	


Туре	:	Particulare Monitor
Manufacturer	:	MET ONE INSTRUMENTS
Model Number	:	BT-645
Serial Number	:	X19299
Performance Check Date	:	10-Jan-19
Standard Equipment		
Туре	:	High Volume Sampler
Manufacturer	:	TISCH
Model Number	:	TE-5170
Equipment Number	:	HVS018
Last Calibration Date	:	4-Dec-18

#### Portable Dust Meter Performance Check Results

Trial no. in 1-hr period	Time	Mean Temp (°C)	Mean Pressure (hPa)	Concentration in ug/m <sup>3</sup> (Standard equipment) (Y - Axis)	Concentration in ug/m <sup>3</sup> (Performance Check / Calibrated equipment) (X - Axis)
Zero Check	10/1/19 07:00	19	1020	0	0
1	10/1/19 08:05	19	1020	109	74
2	10/1/19 09:25	19	1020	88	62
3	10/1/19 10:27	19	1020	76	53

\* Filter paper weighting was conducted by HOKLAS accredited laboratory.







1600 Washington Blvd Grants Pass, OR 97526 (541) 471-7111 (541) 471-7116 (Fax) Service@metone.com

4.0

5.0

7.0

# **Calibration Certificate**

The calibration results on this report certify that this instrument complies with the product specifications at the time of calibration. Calibration was performed according to accepted industry methods using equipment, procedures, and standards that are traceable to NIST and ISO.

Recommended calibration interval is 12 months from the first day of use.

Pass

Pass

Pass

Instrument Mo	odel# Aeroo	cet 831		Instrument Se	rial# <b>R14332</b>	?
Date of Calibra	- Ta	019		AT 25	Sensor #	14332
Calibration To			Quali	ity Check		
]	Femperature	23 <sup>o</sup> C	]	Relative Humidit	y <u>38</u>	%
Test Procedure	e: Aerocet	831-6100				
	PSL Size (µm)	Test Results	Test Spec.	Lot# NIST	Expiration	]
	0.3	Pass	± 10%	183039	03/31/2020	
2	0.5	Pass	± 10%	180556	02/28/2020	
	1.0	Pass	± 10%	169240	5/31/2019	
	2.5	Pass	± 10%	REF	NA	]

10.0	Pass	± 10%	REF	NA
Standards	Model		SN	Cal Due
Particle Counter	GT-526		M1762	1/30/2019
Flowmeter	DCL-M		103751	1/29/2019
DMM	289		27720071	6/29/2019
RH/TEMP SENSOR	083E-1-6		R20313	9/18/2019

± 10%

± 10%

± 10%

REF

REF

REF

NA NA

NA

This calibration certificate shall not be reproduced except in full, without the written approval of Met One Instruments Inc.

cument Aerocet 831-9600 Rev A

42653



#### Lam Environmental Services Limited

#### Portable Dust Meter Performance Check Record


Portable Dust Meter	
Туре	Particulare Monitor
Manufacturer	MET ONE INSTRUMENTS
Model Number :	831
Serial Number :	R14332
Performance Check Date	27-Feb-19, 14-Mar-19
Standard Equipment	
Туре	High Volume Sampler
Manufacturer	TISCH
Model Number :	TE-5170
Equipment Number	HVS018
Last Calibration Date	4-Feb-19

#### Portable Dust Meter Performance Check Results

Trial no. in 1-hr period	Time	Mean Pressure (hPa)	Mean Temp (°C)	-	Concentration in ug/m <sup>3</sup> (Performance Check / Calibrated equipment) (X - Axis)
Zero Check	27/2/19	1016	24	0	0
1	27/2/19 09:52	1016	24	53	56
2	14/3/19 09:32	1018	22	64	72
3	27/2/19 11:00	1016	24	72	71

\* Filter paper weighting was conducted by HOKLAS accredited laboratory.








Appendix 4.3


Wind data extracted from Sha Tin HKO Automatic Weather Station

























**Daily Extract** 

Year 2019 V Month 8 Go

Hong Kong Observatory



Hong Kong Observatory The Government of the Hong Kong Special Administrative Region

GOVHK香港政府一站通 繁體版 简体版



Waglan Island<sup>^</sup>

SEARCH Enter search keyword(s)

King's

Park

Home Back What's new About us **HKO Updates Our Services** Visitors Figures Press releases Weather Note (C Weather Warnin Local Weather Observations Weather Foreca Weather Monito Imagery **Computer Forec** Products MyObservatory Earth Weather Met on Map **Tropical Cyclone** Aviation Weathe Services Marine Meteorol Services Weather Informa Sports Weather Informa Communities China Weather World Weather Climatological Ir Services > Climate Wate > Climate Stat > Climate Pred > Climate Kno > Need More Information? > Global Clima Services > Other Useful Climate Forecas Climate Change El Nino and La N Earthquakes and Tsunamis Astronomy, Space Weather and Geomagnetism Time and Calendar Radiation Monitoring, Assessment and

# Daily Extract of Meteorological Observations, August 2019

Chinese)	Day		Air Temperature		Mean		Mean		<u> </u>	<u> </u>		
		Mean Pressure (hPa)	Absolute Daily Max	Mean (deg. C)	Absolute Daily Min (deg. C)	Dew Point (deg. C)	Mean Relative Humidity (%)	Amount of Cloud (%)	Total Rainfall (mm)	Total Bright Sunshine (hours)	Prevailing Wind Direction (degrees)	Mean Wind Speed (km/h)
	01	1000.1	(deg. C) 27.6	26.4	( <b>deg. C</b> ) 24.9	25.2	94	94	98.3	0.0	***	***
	01	1000.1	27.0	20.4	24.9	25.2	94	88	8.2	1.6	***	***
ast	03	1002.7	27.5	26.7	25.3	25.1	91	88	28.4	0.0	***	***
pring	04	1002.7	30.2	27.9	26.9	24.6	83	87	Trace	1.7	***	***
	05	1003.1	34.5	29.7	26.5	25.0	77	34	0.0	11.5	***	***
cast	06	1002.7	32.2	29.8	28.7	25.4	78	65	Trace	2.7	***	***
	07	1000.7	33.6	30.1	28.0	23.8	70	43	0.0	8.2	***	***
	08	998.5	33.5	30.4	27.7	25.1	74	43	0.0	10.9	***	***
	09	997.2	35.1	31.3	28.1	26.2	75	36	0.0	11.0	***	***
	10	999.0	33.2	30.6	29.4	27.4	83	83	0.0	4.8	***	***
es	11	1000.7	32.7	30.4	29.2	26.9	82	85	1.1	7.8	***	***
er	12	1001.6	34.0	30.8	29.2	27.0	80	78	0.4	8.5	***	***
	13	1001.7	33.3	30.8	28.8	26.6	79	67	9.2	10.8	***	***
logical	14	1002.0	33.4	30.0	25.2	26.2	80	70	54.4	7.7	***	***
	15	1001.9	32.4	30.0	26.5	25.8	79	69	5.6	8.6	***	***
ation for	16	1003.4	32.0	30.0	27.6	26.2	81	82	1.1	3.8	***	***
	17	1005.6	30.1	28.0	25.9	25.5	87	87	42.2	3.2	***	***
ation for	18	1005.1	31.6	27.8	25.0	25.2	86	84	19.0	4.9	***	***
	19	1003.9	31.8	28.8	26.8	25.6	83	81	0.1	4.0	***	***
	20	1004.8	31.7	29.1	28.0	25.2	79	74	Trace	7.5	***	***
	21	1005.9	32.8	29.5	27.6	24.3	74	74	0.0	9.7	***	***
nformation	22	1006.6	33.0	29.7	27.5	25.3	77	62	0.0	9.4	***	***
tch	23	1006.7	31.4	29.4	28.2	25.5	80	65	0.7	3.8	***	***
tistics	24	1002.3	33.9	30.9	27.7	25.9	75	56	0.0	10.0	***	***
	25	1000.8	32.6	27.2	25.1	25.2	89	95	88.4	0.0	***	***
diction	26	1006.3	28.7	25.7	22.9	24.7	95	81	178.3	1.4	***	***
owledge	27	1008.1	31.4	28.6	26.9	26.3	88	57	2.9	4.3	***	***
	28	1006.2	33.8	29.9	27.2	25.4	77	72	0.0	10.2	***	***
	29	1005.6	30.7	29.0	27.8	25.8	83	80	5.9	4.7	***	***
ate	30	1007.6	30.1	27.7	25.0	25.1	86	83	8.5	3.6	***	***
	31	1007.8	30.3	26.9	25.0	25.3	91	90	43.7	2.3	***	***
ıl Links	Mean/Total	1003.3	31.9	29.0	26.9	25.6	82	73	596.4	178.6	***	***
st	Normal <sup>§</sup>	1005.2	31.1	28.6	26.6	25.0	81	69	432.2	188.9	230	19.4

^ Information of wind direction and wind speed for Waglan Island are based on automatic weather station data since January 1989

Trace means rainfall less than 0.05 mm

§ 1981-2010 Climatological Normal, unless otherwise specified

2003 C | Important notices | Privacy policy

Last revision date: <17 Jun 2016>

**Educational Resources** Publications

Protection



Appendix 5.1

Monitoring Schedules for Reporting Month and Next Month



# Contract No. SPW 25/2018 Environmental Team for Relocation of Sha Tin Sewage Treatment Works to Caverns –Site Preparation and Access Tunnel Construction Tentative Impact Air Quality and Noise Monitoring Schedule

August 2019

_			August 20			
Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
28-Jul		•	31-Jul	1-Aug	2-Aug	
	AQM (AM1, AM2, AM4, AM5	)				AQM (AM1, AM2, AM4, AM5
		NM (CM1, CM3, CM4, CM5)				
4-Aug	5-Aug	6-Aug	7-Aug			10-Aug
					AQM (AM1, AM2, AM4, AM5)	
		NM (CM1, CM3, CM4, CM5)				
11-Aug	12-Aug	13-Aug	14-Aug	15-Aug	16-Aug	17-Aug
TT-Aug	12-Aug	13-Aug		AQM (AM1, AM2, AM4, AM5)		T/-Aug
			NM (CM1, CM3, CM4, CM5)			
	19-Aug	20-Aug	21-Aug	22-Aug	23-Aug	24-Aug
			AQM (AM1, AM2, AM4, AM5)			
		NM (CM1, CM3, CM4, CM5)				
25-Aug	26-Aug	27-Aug	28-Aug	29-Aug	30-Aug	31-Aug
		AQM (AM1, AM2, AM4, AM5)				
		NM (CM1, CM3, CM4, CM5)				
	I		1	1	1	

Remark:

1. AQM: Air Quality Monitoring

NM: Noise Monitoring



# Contract No. SPW 25/2018 Environmental Team for Relocation of Sha Tin Sewage Treatment Works to Caverns –Site Preparation and Access Tunnel Construction Tentative Impact Air Quality and Noise Monitoring Schedule

September 2019

	•	· · · · · · · · · · · · · · · · · · ·	September 2			·
Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Sep	2-Sep	3-Sep	4-Sep	5-Sep	6-Sep	7-Sep
	AQM (AM1, AM2, AM4, AM5				AQM (AM1, AM2, AM4, AM5)	
		NM (CM1, CM3, CM4, CM5)				
8-Sep	9-Sep	10-Sep	11-Sep		•	14-Sep
				AQM (AM1, AM2, AM4, AM5)		
				NM (CM1, CM3, CM4, CM5)		
15-Sep	16-Sep				20-Sep	21-Sep
			AQM (AM1, AM2, AM4, AM5)			
				NM (CM1, CM3, CM4, CM5)		
22-Sep	23-Sep	24-Sep	25-Sep	26-Sep	27-Sep	
22-000	20-000	AQM (AM1, AM2, AM4, AM5)		20-000	27-000	20-000
		$\frac{1}{2} \sum_{i=1}^{2} \sum_{j=1}^{2} \sum_{i=1}^{2} \sum_{j=1}^$				
		NM (CM1, CM3, CM4, CM5)				
29-Sep	30-Sep	1-Oct	2-Oct	3-Oct	4-Oct	5-Oct
	AQM (AM1, AM2, AM4, AM5	-				AQM (AM1, AM2, AM4, AM5
				NM (CM1, CM3, CM4, CM5)		
		1	1			1

Remark:

1. AQM: Air Quality Monitoring

NM: Noise Monitoring



Appendix 5.2

Air Quality Monitoring Results and Graphical Presentations

## Report on 1-hour TSP monitoring at AM1 - Ah Kung Kok Fishermen Village

Action Level (µg/m3) -	294
Limit Level (µg/m3) -	500

Date	Weather Condition	Time	Mass Concentration (µg/m3)
3-Aug-19	Fine	08:26	12
3-Aug-19	Fine	09:27	9
3-Aug-19	Fine	10:28	9
9-Aug-19	Fine	08:33	57
9-Aug-19	Fine	09:34	52
9-Aug-19	Fine	10:35	51
15-Aug-19	Fine	08:20	32
15-Aug-19	Fine	09:21	20
15-Aug-19	Fine	10:22	24
21-Aug-19	Fine	13:05	23
21-Aug-19	Fine	14:06	21
21-Aug-19	Fine	15:07	19
27-Aug-19	Cloudy	08:15	36
27-Aug-19	Cloudy	09:16	16
27-Aug-19	Cloudy	10:17	14

## Report on 1-hour TSP monitoring at AM2 - Block H, Kam Tai Court

Action Level (µg/m3) -	325
Limit Level (µg/m3) -	500

Date	Weather Condition	Time	Mass Concentration (µg/m3)
3-Aug-19	Fine	08:58	6
3-Aug-19	Fine	09:59	9
3-Aug-19	Fine	11:00	9
9-Aug-19	Fine	08:58	39
9-Aug-19	Fine	09:59	39
9-Aug-19	Fine	11:00	39
15-Aug-19	Fine	08:14	25
15-Aug-19	Fine	09:15	16
15-Aug-19	Fine	10:16	19
21-Aug-19	Fine	13:00	17
21-Aug-19	Fine	14:01	16
21-Aug-19	Fine	15:02	16
27-Aug-19	Cloudy	08:58	18
27-Aug-19	Cloudy	09:59	14
27-Aug-19	Cloudy	11:00	12

## Report on 1-hour TSP monitoring at AM4 - Wellborn Kindergarten

Action Level (µg/m3) -	297
Limit Level (µg/m3) -	500

Date	Weather Condition	Time	Mass Concentration (µg/m3)
3-Aug-19	Fine	08:29	6
3-Aug-19	Fine	09:30	6
3-Aug-19	Fine	10:31	5
9-Aug-19	Fine	08:28	56
9-Aug-19	Fine	09:29	53
9-Aug-19	Fine	10:30	50
15-Aug-19	Fine	08:20	25
15-Aug-19	Fine	09:21	16
15-Aug-19	Fine	10:22	20
21-Aug-19	Fine	13:00	17
21-Aug-19	Fine	14:01	16
21-Aug-19	Fine	15:02	17
27-Aug-19	Cloudy	08:03	37
27-Aug-19	Cloudy	09:04	46
27-Aug-19	Cloudy	10:05	28

## Report on 1-hour TSP monitoring at AM5 - The NAAC Harmony Manor

Action Level (µg/m3) -	349
Limit Level (µg/m3) -	500


Date	Weather Condition	Time	Mass Concentration (µg/m3)
3-Aug-19	Fine	08:24	5
3-Aug-19	Fine	09:25	15
3-Aug-19	Fine	10:26	18
9-Aug-19	Fine	08:29	51
9-Aug-19	Fine	09:30	54
9-Aug-19	Fine	10:31	54
15-Aug-19	Fine	08:36	33
15-Aug-19	Fine	09:37	21
15-Aug-19	Fine	10:38	31
21-Aug-19	Fine	13:08	10
21-Aug-19	Fine	14:09	10
21-Aug-19	Fine	15:10	14
27-Aug-19	Cloudy	08:19	19
27-Aug-19	Cloudy	09:20	14
27-Aug-19	Cloudy	10:21	12




Environmental Team for Relocation of Sha Tin Sewage Treatment Works to Caverns -

Site Preparation and Access Tunnel Construction

#### **Graphic Presentation of TSP Result**









Environmental Team for Relocation of Sha Tin Sewage Treatment Works to Caverns -

Site Preparation and Access Tunnel Construction

#### **Graphic Presentation of TSP Result**







Appendix 5.3

Noise Quality Monitoring Results and Graphical Presentations



### **Noise Monitoring Result**

### Day Time (0700 - 1900hrs on normal weekdays)

				Measure	ement Noi	se Level	Limit Level
Date	Time	Weather	Wind Speed	Leq	L10	L90	Leq
			(m/s)		Unit	:: dB(A), (3	30min)
06/08/2019	14:40	Fine	0.0	49.1	52.5	46.0	70
14/08/2019	09:00	Fine	0.0	59.3	61.0	50.5	70
20/08/2019	13:00	Fine	0.0	60.1	61.9	52.4	70
27/08/2019	09:30	Cloudy	0.0	62.7	65.5	58.5	70

Location: CM1 - G/F, Wellborn Kindergarten

\* Limit level of noise monitoring station CM1 was adjusted to 65dB(A) during examination period.

Location: CM3 - R/F, S.K.H. Ma On Shan Holy Spirit Primary School

				Measure	ement Noi	se Level	Limit Level	
Date	Time	Weather	Wind Speed	Leq	L10	L90	Leq	
			(m/s)	Unit: dB(A), (30min)				
06/08/2019	15:15	Fine	0.0	60.2	62.5	57.0	70	
14/08/2019	08:20	Fine	0.0	63.7	65.5	59.5	70	
20/08/2019	11:18	Fine	0.1	63.6	65.7	60.0	70	
27/08/2019	08:50	Cloudy	0.6	61.1	62.5	58.5	70	

\* Limit level of noise monitoring station CM3 was adjusted to 65dB(A) during examination period.

Location: CM4 - G/F, Ah Kung Kok Fishermen Village

					ement Noi	se Level	Limit Level
Date	Time	Weather	Wind Speed	Leq	L10	L90	Leq
			(m/s)		Unit	:: dB(A), (3	80min)
06/08/2019	14:00	Fine	0.0	58.7	60.5	55.5	75
14/08/2019	09:45	Fine	0.0	63.2	65.5	58.5	75
20/08/2019	10:29	Fine	0.0	63.9	66.4	59.8	75
27/08/2019	10:10	Cloudy	0.0	59.3	61.0	56.0	75

Location: CM5 - R/F, The Neighbourhood Advice-Action Council Harmony Manor

				Measure	ement Noi	se Level	Limit Level	
Date	Time	Weather	Wind Speed	Leq	L10	L90	Leq	
			(m/s)		Unit	:: dB(A), (3	30min)	
06/08/2019	13:00	Fine	0.0	57.4	59.5	53.5	75	
14/08/2019	10:30	Fine	0.0	63.4	67.0	56.0	75	
20/08/2019	09:47	Fine	0.1	63.2	66.5	54.7	75	
27/08/2019	08:10	Cloudy	0.6	62.3	65.0	58.5	75	

\* Free field correction (Additional 3dB(A)) was made on CM1&CM4 measurement result




Date

## Service Contract No. SPW 25/2018 Environmental Team for Relocation of Sha Tin Sewage Treatment Works to Caverns -


Site Preparation and Access Tunnel Construction

**Graphic Presentation of Noise Monitoring Result** 





Graphic Presentation of Noise Monitoring Result Day Time (0700 - 1900hrs on normal weekdays)





Appendix 5.4

Monthly Summary Waste Flow Table

## Name of Department: Drainage Services Department

# Monthly Summary Waste Flow Table for <u>August 2019</u> [to be submitted not later than the 15<sup>th</sup> day of each month following reporting month]

(7 m quant		ed off to 3 decimal	•			r				
	Ac	tual Quantities of I	nert C&D Materia	ls Generated Mont	hly		Actual Quantities	of C&D Wastes G	enerated Monthly	
	(a)=(b)+(c)+(d)+(e)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
Month	Total Quantity	Broken Concrete	Reused in the	Reused in other	Disposed as	Metals	Paper/cardboard	Plastics		Others, e.g. general
	Generated	(see Note 3)	Contract	Projects	Public Fill		packaging	(see Note 2)	Chemical Waste	refuse disposed at
										Landfill
	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in L)	(in tonne)				
Feb-19	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.0	0.00
Mar-19	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.0	0.00
Apr-19	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.0	0.00
May-19	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.0	5.20
Jun-19	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	41.18
Jul-19	0.055	0.055	0.000	0.000	0.000	0.000	0.000	0.000	0.000	89.55
Sub-total	0.055	0.055	0.000	0.000	0.000	0.000	0.000	0.000	0.000	135.93
Aug-19	0.121	0.054	0.000	0.000	0.067	0.000	0.000	0.000	0.000	10.98
Total	0.176	0.109	0.000	0.000	0.067	0.000	0.000	0.000	0.000	146.91

(All quantities shall be rounded off to 3 decimal places.)

Notes:

(1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(2) Plastics refer to plastics bottles/containers, plastic sheets/foam from packaging material.

(3) Broken concrete for recycling into aggregates.

(4) If necessary, use the conversion factor: 1 full load of dumping truck being equivalent to 5 m<sup>3</sup> by volume.



Appendix 6.1

**Event Action Plans** 



#### Event and Action Plan for Construction Air Quality

EVENT	ACTION											
EVENI	ET	IEC	ER	CONTRACTOR								
ACTION LEVEL												
1. Action level being exceedance by one sampling	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform Contractor, IEC and ER;</li> <li>Repeat measurement to confirm finding; and</li> <li>Increase monitoring frequency to daily.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method; and</li> <li>Review and advise the ET and ER on the effectiveness of the proposed remedial measures.</li> </ol>	1. Notify Contractor.	<ol> <li>Identify source(s), investigate the causes of exceedance and propose remedial measures;</li> <li>Implement remedial measures; and</li> <li>Amend working methods agreed with the ER as appropriate</li> </ol>								
2. Action level being exceeded by two or more consecutive sampling	<ol> <li>Identify source;</li> <li>Inform Contractor, IEC and ER;</li> <li>Advise the Contractor and ER on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with Contractor, IEC and ER;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET, ER and Contractor on possible remedial measures;</li> <li>Advise the ET and ER on the effectiveness of the proposed remedial measures; and</li> <li>Supervise Implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol> <li>Identify source and investigate the causes of exceedance;</li> <li>Submit proposals for remedial measures to the ER with a copy to ET and IEC within three working days of notification;</li> <li>Implement the agreed proposals; and</li> <li>Amend proposal as appropriate.</li> </ol>								



### Event and Action Plan for Construction Air Quality (Con't)

EVENT	ACTION ET IEC ER CONTRACTOR											
EVENI	ET	•	IEC	ER								
LIMIT LEVEL												
1. Limit level exceedance by one sampling	1. 2. 3. 4. 5.	Identify source, investigate the causes of exceedance and propose remedial measures; Inform Contractor, IEC, ER, and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; and Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.	<ol> <li>Check monitoring data submitive by ET;</li> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary for assure their effectiveness and advise the ER accordingly; and</li> <li>Supervise implementation of remedial measures.</li> </ol>	of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measure properly implemented.	investigate the causes of exceedance;							
2. Limit level exceedance by two or more consecutive sampling	1. 2. 3. 4. 5. 6. 7. 8.	Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and If exceedance stops, cease additional monitoring.	<ol> <li>Check monitoring data submitive by the ET;</li> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary for assure their effectiveness and advise the ER accordingly;</li> <li>Supervise the implementation remedial measures.</li> </ol>	<ul> <li>of exceedance in writing;</li> <li>In consultation with the E and IEC, agree with the Contractor on the remedia measures to be implement</li> <li>Supervise the implementa of remedial measures; an</li> <li>If exceedance continues,</li> </ul>	<ul> <li>investigate the causes of exceedance;</li> <li>2. Take immediate action to avoid further exceedance;</li> <li>3. Submit proposals for remedial measures to the ER with a copy to the IEC and ET within three working days of notification;</li> <li>4. Implement the agreed proposals;</li> </ul>							



#### **Event and Action Plan for Construction Noise**

EVENT		ACTION													
	ET	IEC	ER	CONTRACTOR											
Action Level	<ol> <li>Notify IEC and Contractor;</li> <li>Carry out investigation;</li> <li>Report the results of investigation to the IEC, ER and Contractor;</li> <li>Discuss with the Contractor and formulate remedial measures; and</li> <li>Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	<ol> <li>Review the analysed results submitted by the ET;</li> <li>Review the proposed remedial measures by the Contractor and advise the ER accordingly; and</li> <li>Supervise the implementation of remedial measures</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Require Contractor to propose remedial measures for the analyzed noise problem; and</li> <li>Ensure remedial measures are properly implemented.</li> </ol>	<ol> <li>Submit noise mitigation proposals to IEC; and</li> <li>Implement noise mitigation proposals.</li> </ol>											
Limit Level	<ol> <li>Identify source;</li> <li>Inform IEC, ER, EPD and Contractor;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Inform IEC, ER and EPD the causes and actions taken for the exceedances;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>Ensure remedial measures properly implemented; and</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC and ER within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposal if problem still not under control; and</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>											



## Appendix 6.2

Summary for Notification of Exceedance



Ref no.	Date	Location	Parameters (Unit)	Measured	Action Level	Limit Level	Follow-up action
-	-	-	-	-	-	-	-



Appendix 8.1

**Complaint Log** 



## Environmental Complaints Log

Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					A public complaint regarding construction dust received by DSD on 29 July 2019 was subsequently referred to ET on 6 August 2019. The complainant reported that exposed slope surface without any covering at Portion 6. Based on the information provided by the Contractor, the concerned area was under slope cutting and filling works for temporary haul road construction.	
					Based on the observation on 6 August 2019 and weekly site inspection on 7 August 2019, the concerned slope was observed covered with the tarpaulin sheets to alleviate the potential dust impact to the surroundings.	Interim investigatio
190808	29 July 2019	DSD	Construction site area Portion 6	Exposed slope surface without any covering was observed at Portion 6	Upon review on the monitoring data, no exceedances were recorded at the air quality monitoring stations AM2 - Block H, Kam Tai Court and AM4 - Wellborn Kindergarten (located nearest to the concerned slope) during the 1hr TSP monitoring on 23 July 2019 and 29 July 2019 respectively.	n report was issue on 16 August 2019
					Follow up site inspection was conducted by the Environmental Team on 07 August 2019 and it was observed that the slope at Portion 6 was properly covered.	
					Nevertheless, in view of the public concern, the Contractor of DC/2018/05 was reminded to enhance the dust suppression measure by providing adequate watering to any exposed surface during cutting slope and fill works to avoid potential dust impact to the surroundings.	



Appendix 9.1


**Construction Programme of Individual Contracts** 

-	in Sewage Treatment Works to Caverns (8-Aug-19)		in the second seco		1	1	1	Month Rolling I	Programme				
vity ID	Activity Name	Original Duration		Finish	Total Float	Late Start	Late Finish	Time Risk Allowances	Jul		Aug	2019 Sep	
Relocation	of Sha Tin Sewage Treatment Works to	Cavern	is - Site P	reparatio	n & Ao	cess Tun	inel				143		
Preliminary													
Preliminary Preliminar													-
A10020	Site office erection	76	20-Jun-19 A	18-Sep-19*	34	18-Sep-19	30-Oct-19	1					
A11980	Preservation and Protection of Existing Trees	836	28-Feb-19 A	28-Dec-21	0	28-Feb-19	28-Dec-21	0			y		
A12340	Establishment Works to landscape softworks (Section 7)	653	11-Oct-19	28-Dec-21	0	01-Jun-20	28-Dec-21	0					
Access Ro	oad to Main Portal Area			A CONTRACTOR OF THE OWNER									
Hoarding													
Hoarding A10070	Hoarding erection along Ma On Shan Road (portion 4)	32	08-Aug-19	13-Sep-19	27	09-Sep-19	18-Oct-19	6					
Tree Treatm	nent						A State State			:			
Tree Treat	ment			Test to the		1							
A11030	Tree felling & protection (Portion 4)	15	08-Aug-19	24-Aug-19	26	07-Sep-19	25-Sep-19	6					
A11032	Tree transplant (Portion 4)	96	08-Aug-19	30-Nov-19	139	24-Jan-20	28-May-20	6					
A15290	Tree felling & protection (Mui Tsz Lam Road realigment)	27	08-Aug-19	07-Sep-19	588	07-Aug-21	08-Sep-21	6					
A15300	Tree transplant (Mui Tsz Lam Road realigment)	96	08-Aug-19	30-Nov-19	519	15-May-21	08-Sep-21	6				1	:
Steel Bridge	e												
Design A10250	Steel Bridge Design approval (Foundation)	22	03-Aug-19 A	24-Aug-19	16	24-Aug-19	09-Sep-19	0					
A16650	Steel Bridge Design preparation & submission	40	02-Jul-19 A		13	23-Aug-19	31-Aug-19	0					
A16660	(Superstructure) Steel Bridge Design approval (Superstructure)	21	17-Aug-19	06-Sep-19	16	02-Sep-19	22-Sep-19	0					
A16662	Sub-letting (steel bridge piling)	51	02-Jul-19 A	29-Aug-19	9	19-Aug-19	09-Sep-19	0					
A16664	Sub-letting (steel bridge superstructure)	51	15-Jul-19 A	11-Sep-19	8	17-Aug-19	21-Sep-19	0					
		0.	To but to t	II cop io	-	in hag to		_					
A10270	ver of Steel Bridge Footings at North Tower (1 nos)	24	16-Sep-19	15-Oct-19	27	19-Oct-19	15-Nov-19	6					
A10290	Footings at North Ramp (5 nos)	60	16-Oct-19	24-Dec-19	27	16-Nov-19	04-Feb-20	2		•••••••			
A10293	Abutment (North Ramp)	30	16-Oct-19	19-Nov-19	57	21-Dec-19	04-Feb-20	0					
A10295	Steel Piers & deck fabrication (North Tower & Ramp)	60	12-Sep-19	23-Nov-19	8	23-Sep-19	03-Dec-19	5					į.
South Tow	wer of Steel Bridge												-+
A10310	Pre-drilling Works	22	24-Jul-19 A	17-Aug-19	19	30-Aug-19	09-Sep-19	3		;			
A10320	Piling (pre-bored H, 15no)	52	30-Aug-19	01-Nov-19	9	10-Sep-19	12-Nov-19	0					
A10330	Pile test	26	02-Nov-19	02-Dec-19	9	13-Nov-19	12-Dec-19	0		1			
A10345	Steel Piers & deck fabrication (South Tower & Ramp)	60	12-Sep-19	23-Nov-19	16	03-Oct-19	12-Dec-19	5		1			
Noise Barri	ier	Salar a constant											
Design	Noise Barrier Design approval (NB1 & NB3)	51	09-Jul-19 A	28-Aug-19	28	05-Sep-19	25-Sep-19	0					
A15020	Noise Barrier Design preparation (NB2 - foundation)	41	02-Jul-19 A		15	26-Aug-19	04-Sep-19	0					
A16670					0.00			-		. <b>.</b>			
A16680	Noise Barrier Design approval (NB2 - foundation	21	17-Aug-19	07-Sep-19	18	05-Sep-19	25-Sep-19	0					
A16690	Noise Barrier Design preparation (NB2 - Supstructure)	51		17-Aug-19	150	13-Feb-20	22-Feb-20	0					
A16700	Noise Barrier Design approval (NB2 - Supstructure)	21	17-Aug-19	07-Sep-19	190	24-Feb-20	15-Mar-20	0		<u> </u>			
NB1 A10780	Excavation - NB1 (0-75m)	15	29-Aug-19	16-Sep-19	48	28-Oct-19	13-Nov-19	3					
					1	1		1		1		1	!
Remaining L Actual Level	Level of Effort Project ID: MP005 (1908)		1				Contract	No. DC/2	2018/05				
Actual Work	Actual Work Layout: 3 Month Rolling Program			Relo	catio	n of Sha	Tin Sew	ge Treat	ment Works to	Cave	erns -		
	Critical Remaining Work Data Date: 08-Aug-19							-				CHI	NA
<ul> <li>Milestone</li> <li>Crit. Mileston</li> </ul>	Page 1 of 5				Site	Prepara	uon and	ACCESS I	unnel Constru	ction	I	HILL JOIN	Γ
	Primavera System		Inc.			3	Month R	olling Pro	ogramme				
												1	

		Page 1	l of 5 (14-Aug-19)
Oct		Nov	Dec
V			
			<u>i</u>
		]	
	Date	Revision C	Approved
	10-May-1 15-Jul-19	9 First Progra Detail Progra	
STATE			
ENTURE			

ocation of Sha	Tin Sewage Treatment Works to Caverns (8-Aug-19)					-		Month Rolling P	Togramme					Page 2 of 5 (1	14-Aug
vity ID	Activity Name	Original Duration		Finish	Total Float	Late Start	Late Finish	Time Risk Allowances		Aug	2019			New	
A10790	Footing & wall structure - NB1 (0-75m)	75	17-Sep-19	14-Dec-19	48	14-Nov-19	19-Feb-20	3	Jul	Aug	Sep	Oct		Nov	
A10830	Excavation - NB1 (75-150m)	15	29-Aug-19	16-Sep-19	54	04-Nov-19	20-Nov-19	3							
A10840	Footing & wall structure - NB1 (75-150m)	75	17-Sep-19	14-Dec-19	54	21-Nov-19	26-Feb-20	3				·····	·····		
NB2 A10870	ELS - NB2 (0-63m)	10	09-Sep-19	20-Sep-19	14	26-Sep-19	09-Oct-19	1						••••••	
A10880	Excavation - NB2 (0-63m)	10	21-Sep-19	03-Oct-19	14	10-Oct-19	21-Oct-19	1							
A10890	Footing & wall structure - NB2 (0-63m)	73	04-Oct-19	31-Dec-19	14	22-Oct-19	17-Jan-20	1							····-
un and an and a second	ns Diversion														
	ary Works					into these setties	and the second second								=
A13110	XP application for Water mains construction	180	18-Feb-19 A	16-Aug-19	468	17-Nov-20	26-Nov-20	0							
A13130	TTA submission & approval	79	20-Jun-19 A	21-Sep-19	348	12-Oct-20	26-Nov-20	6							
<b>DN600 W</b>	ater Main														
A10550	Jacking pit at CHA 80.2 (Portion 4)	36	23-Sep-19	05-Nov-19	348	26-Nov-20	11-Jan-21	6							
A10560	Jacking pit at CHA 115.1 (Portion 6)	36	06-Nov-19	17-Dec-19	348	11-Jan-21	01-Mar-21	6						_	
<b>DN450 W</b>	ater Main		-		1										
A10660	ELS (CHB 0 - 37)	15	17-Aug-19	03-Sep-19	400	22-Dec-20	12-Jan-21	3							
A10670	Excavation (CHB 0 - 37)	21	04-Sep-19	28-Sep-19	400	12-Jan-21	05-Feb-21	3							
A10680	Laying DN450 (CHB 0 - 37)	60	30-Sep-19	10-Dec-19	400	05-Feb-21	27-Apr-21	3							
Drainage \	Works	Care I.		Tellus (											
Mui Tsz L	am Road Realigment														
A10395	XP application for Mui Tsz Lam Road realigment	180		16-Aug-19	565	22-Feb-21	03-Mar-21	17							
A10400	TTA submission & approval	64	08-Jul-19 A	20-Sep-19	37	21-Sep-19	05-Nov-19	6							
A10990	Drainage work from SMH1009 (3mh ~6m depth)(TTA)	50	21-Sep-19	20-Nov-19	423	03-Mar-21	05-May-21	5							
A10995	Drainage work from SMH2010 to 2011 (2mh ~6 to 7.5m depth)	100	21-Sep-19	21-Jan-20	37	06-Nov-19	11-Mar-20	10							
A13230	Jacking pit in portion 6 for 1350 dia pipe jacking	28	21-Sep-19	25-Oct-19	72	16-Dec-19	21-Jan-20	2							
A13240	Jacking pit in portion 4 for 1350 dia pipe jacking	28	26-Oct-19	27-Nov-19	72	21-Jan-20	29-Feb-20	2							1
Road Wor	ks		and a second second	ite-minimate has	Carlin .	CHARLES IN									
	ack and footpath														
A10460	Site clearance	23	30-Jul-19 A	24-Aug-19	15	26-Aug-19	11-Sep-19	2							
PMI-010: A16742	Additional RW along Cycle Track and Footp	oath in F	Portion 1 08-Aug-19		4	13-Aug-19				CE received					
				00.0			44 0 40			CLIECEWED					
A16744	Approval of quotation, preparation of materials and mobilization of plant (Assume subletting under ACC C9 not		08-Aug-19	06-Sep-19	4	13-Aug-19		0							
A16840	ELS - Cycle track RW (Bay 1-3, 0-19m)	10	07-Sep-19	19-Sep-19	4	12-Sep-19		1							
A16850	Excavation - Cycle track RW (Bay 1- 3, 0-19m)	6	20-Sep-19	26-Sep-19	4	25-Sep-19	02-Oct-19	1				1			
A16860	Footing & wall structure - Cycle track RW (Bay 1- 3, 0-19m)	30	27-Sep-19	02-Nov-19	4	03-Oct-19	07-Nov-19	4							
A16880	ELS - Cycle track RW (Bay 4-6, 19- 42-m)	10	20-Sep-19	02-Oct-19	24	21-Oct-19	31-Oct-19	1							
A16890	Excavation - Cycle track RW (Bay 4-6, 19- 42-m)	6	03-Oct-19	10-Oct-19	24	01-Nov-19	07-Nov-19	1							
A16900	Footing & wall structure - Cycle track RW (Bay 4-6, 19-	30	04-Nov-19	07-Dec-19	4	08-Nov-19	12-Dec-19	4							
A16920	42-m) Miradrain & pipe sleeve installation - Cycle track RW (Bay	10	04-Nov-19	14-Nov-19	34	13-Dec-19	24-Dec-19	2			•				
Haul Roa	d Under Ma On Shan Rail	.1													-
A11935	Trial pits excavation & U/G utility detection	22	05-Aug-19 A	29-Aug-19	72	04-Nov-19	25-Nov-19	2	•••••					••••••	
A11936	Haul Road Design preparation	60	29-Aug-19	11-Nov-19	72	26-Nov-19	13-Feb-20	2	******		6				
Construc	tion Access connecting Ma On Shan Road					1									-
A13420	Construction Access Connecting Ma On Shan Road construction at Portion 2	52	08-Aug-19	10-Oct-19	183	23-Mar-20	28-May-20	2		<b>(</b>					
Main Port		Stall?		1. T. T. T. S.	A Link	Called Brits									
	tment														
Tree Treat	atmont					Provide States	Lange and a second							••••••	
Tree Trea		63	05, Aug 10 4	10. Oct 10	EAE	18 00+ 21	28 Dec 21	0							
A REAL PROPERTY AND A REAL PROPERTY.	Tree felling & protection (Portion 6) - remaining Tree transplant (Portion 6)	63 99	05-Aug-19 A	A 19-Oct-19 A 30-Nov-19		18-Oct-21 01-Sep-20	28-Dec-21 28-Dec-20	0							

/ ID	Activity Name	Original		Finish	Total	Late Start	Late Finish	Time Risk				
		Duration			Float			Allowances	Jul		Aug	2019 Sep
Slope SMF A12570	2 Temp.Access Road Formation	41	05-Aug-19 A	21-Sen-19	177	14-Mar-20	05-May-20	2				
A12570	Form temp working platform for soil nail	3	23-Sep-19	21-Sep-19	177	05-May-20	08-May-20	0				
	· · · · · · · · · · · · · · · · · · ·	2		27-Sep-19	177	08-May-20	11-May-20	0				-
A12590	Soil Nail at 53.3mpd (As1-6 & TN8)- 7nos		26-Sep-19 28-Sep-19	03-Oct-19		11-May-20	15-May-20	0				
A12600	Soil Nail at 51.3mpd (Ar1-15)- 15nos	4			177							
A12610	Excavation (55-50.3mpd)	3	04-Oct-19	08-Oct-19	177	15-May-20	19-May-20	0				
A12620	Form temp working platform for soil nail	3	09-Oct-19	11-Oct-19	177	19-May-20	22-May-20	0				
A12630	Soil Nail at 50.3mpd (Aq1-20)- 20nos	5	12-Oct-19	17-Oct-19	177	22-May-20	28-May-20	0				
A12640	Soil Nail at 47.8mpd (Ap1-22 & TN7)- 23nos	6	18-Oct-19	24-Oct-19	177	28-May-20	04-Jun-20	0				
A12650	Excavation (50.3 - 45.8mpd)	3	25-Oct-19	28-Oct-19	177	04-Jun-20	08-Jun-20	0				
A12660	Form temp working platform for soil nail	3	29-Oct-19	31-Oct-19	177	08-Jun-20	11-Jun-20	0				
A12670	Soil Nail at 45.8mpd (An1-24)- 24nos	6	01-Nov-19	07-Nov-19	177	11-Jun-20	18-Jun-20	0				
	Formation at SMP2 +23mpd Portal Area	26	05 Aug 10 A	02 0 10		00 000 10	05 Con 10	0				
A15970	Cut slope to designed profile from +50.3 to +23mpd of SMP2	26	05-Aug-19 A		2	09-Aug-19	05-Sep-19					1
A16050	Fill access & working platform at +23mpd of SMP2	26	05-Aug-19 A	03-Sep-19	2	09-Aug-19	05-Sep-19	0				
	Vall for Main Portal Wall RMP3							Second Contractor	· · · · · · · · · · · · · · · · · · ·			
A13160	Temp access road formation	12	08-Aug-19	21-Aug-19	56	15-Oct-19	29-Oct-19	6				
A13170	Erect temp working platform for piling	24	22-Aug-19	19-Sep-19	56	29-Oct-19	26-Nov-19	6				
A13180	Pre-drilling work - RMP3	24	20-Sep-19	19-Oct-19	56	26-Nov-19	24-Dec-19	3				
A13190	Piling (Pre-bored H, 610mm, 33nos) - RMP3	102	02-Nov-19	10-Mar-20	45	24-Dec-19	08-May-20	3				
Retaining	Wall RMP2							1				
A13260	Temp access road formation	12	08-Aug-19	21-Aug-19	206	22-Apr-20	08-May-20	6				
	Wall RMP6 - CSD					1						
A13320	Pre-drilling work - RMP6	21	23-Aug-19	17-Sep-19	2	24-Aug-19	19-Sep-19	3				
A15320	CSD approval period (CSD)	105		13-Sep-19	6	13-Aug-19	19-Sep-19	0				
A15330	Piling (pre-bored H, 15no, 23mpd) - CSD RMP6	67	18-Sep-19	06-Dec-19	2	19-Sep-19	09-Dec-19	0				
Retaining A15560	Wall RMP5 - CSD (Tunnel Portal Area) CSD approval period (CSD)	105	01-Jun-19 A	13-Sen-19	8	15-Aug-19	21-Sep-19	0				
A15565	Pre-drilling work - RMP5	27	1	31-Aug-19	17	27-Aug-19	21-Sep-19	3				
		67	16-Sep-19	04-Dec-19	6	21-Aug-19 21-Sep-19	11-Dec-19	0				
A15570	Piling (pre-bored H, 15no, 23mpd)(P35-49) - CSD RMP5 (Tunnel Portal Area)	0/	10-Sep-19	04-Dec-19	0	21-Sep-19	II-Dec-19	0	-			
Retaining A15800	Wall RMP5 - CSD CSD approval period (CSD)	105	01-Jun-19 A	13-Sep-19	276	09-May-20	15-Jun-20	0				
A15810	Piling (pre-bored H, 25no, 23mpd)(P1-25) - CSD RMP5	106	16-Sep-19	22-Jan-20	218	15-Jun-20	21-Oct-20	0				
unnel			and the second second	역만 1위 및 그는 이				0,000,000		-		
Prelimina	ry Works											
A11810	TTA submission and approval during blasting works	75	01-Nov-19	06-Feb-20	166	29-May-20	27-Aug-20	3				
A11815	Boulder survey & condition survey	109	22-Jun-19 A	31-Oct-19	166	02-Mar-20	29-May-20	2				
A11820	Update BAR (Blasting Assessment Report) - preparation and submission	75	01-Nov-19	06-Feb-20	166	29-May-20	27-Aug-20	3				
Rigid Barrie												
A13430	Temp. Access Road Formation	38	08-Aug-19	21-Sep-19	161	25-Feb-20	14-Apr-20	5				
A13440	Form temp working platform for soil nail	5	23-Sep-19	27-Sep-19	161	14-Apr-20	20-Apr-20	2		· <del> </del> · · · · ·		
A13450	Soil Nail at 33.6mpd (Rows D & TN2)- 25nos	15	28-Sep-19	17-Oct-19	161	20-Apr-20	09-May-20	2				+
A13460	Soil Nail at 32.1 mpd (Rows C)- 25nos	15	18-Oct-19	04-Nov-19	161	09-May-20	27-May-20	2				
	Excavation (34.2- 31.1mpd)	5	05-Nov-19	09-Nov-19	161	27-May-20	02-Jun-20	2				
A13470	Essertation (orall of thinkay		00 100-10	001100-10		mag-20	on our-Lo	~		1	1	4
A13470	oad to Portion 12 - Phase 1		a second second second	al and the second second	do manuales	dan ser an and and	a more than the second	Contraction of the second second				



.

	Tin Sewage Treatment Works to Caverns (8-Aug-19)	Original	Start	Finish	Total	Late Start	Late Finish	Month Rolling F					russeen∰berr (dr. 1977) Ar ind	
ty ID	Activity Name	Original Duration		Finish	Float	Late Start	Late Finish	Allowances	Jul	Aug	2019 Sep	Oct	Nov	
A11088	Temp access to bridge A	56	08-Jul-19 A	10-Sep-19	7	16-Aug-19	19-Sep-19	0	501	Aug	Sep		1400	_
A11098	Temp access for bridge B	26	11-Sep-19	14-Oct-19	20	08-Oct-19	06-Nov-19	0						
Tree Treatr	nent							11.163.4575						-
Tree Treat	tment													
A11070	Tree felling & protection (Portion 11)	74	25-Jun-19 A	20-Sep-19	41	26-Sep-19	09-Nov-19	1		C				
A11072	Tree transplant (Portion 11)	15	21-Sep-19	10-Oct-19	359	08-Dec-20	28-Dec-20	2						
A11078	Tree felling (Portion 12)	32	21-Sep-19	30-Oct-19	311	12-Oct-20	19-Nov-20	2						
Bridge A					and planets	ALC IN THE REAL PROPERTY OF								
Piling			111 0 - 10	42.0 40	-	00.0-10	22.0							
A11090	Pre-drilling - Pier A2-1	3	11-Sep-19	13-Sep-19		20-Sep-19	23-Sep-19	0						
A11100	Piling (mini-pile, 6nos) - Pier A2-1	6	16-Sep-19	21-Sep-19	7	24-Sep-19	30-Sep-19	0						
A11110	Pre-drilling - Pier A2-2	3	16-Sep-19	18-Sep-19	10	27-Sep-19	30-Sep-19	0						
A11120	Piling (mini-pile, 6nos) - Pier A2-2	6	23-Sep-19	28-Sep-19	7	02-Oct-19	09-Oct-19	0						
A11130	Pre-drilling - Pier A3-2	3	19-Sep-19	21-Sep-19	13	05-Oct-19	09-Oct-19	0						
A11140	Piling (mini-pile, 6nos) - Pier A3-2	6	30-Sep-19	08-Oct-19	7	10-Oct-19	16-Oct-19	0			••••••			
A11150	Pre-drilling - Pier A4-1	3	23-Sep-19	25-Sep-19	16	14-Oct-19	16-Oct-19	0						
A11160	Piling (mini-pile, 6nos) - Pier A4-1	6	09-Oct-19	15-Oct-19	7	17-Oct-19	23-Oct-19	0						
A11170	Pre-drilling - Pier A4-2	3	26-Sep-19	28-Sep-19	19	21-Oct-19	23-Oct-19	0						
		4	16-Oct-19	19-Oct-19	7	24-Oct-19	28-Oct-19	0						
A11180	Piling (mini-pile, 4nos) - Pier A4-2	< *			<u>'</u>									]
A11210	Pile Test	28	21-Oct-19	21-Nov-19	7	29-Oct-19	29-Nov-19	2						
Abutment	t A1 ELS - Abutment A1	12	11-Sep-19	25-Sep-19	50	12-Nov-19	25-Nov-19	1						
A11220		22010	2010 00100 COLUMN		1000								<u>_</u>	
A11230	Excavation - Abutment A1	31	26-Sep-19	02-Nov-19	50	26-Nov-19	03-Jan-20	1						]
A11240	Base slab - Abutment A1	13	04-Nov-19	18-Nov-19	50	04-Jan-20	18-Jan-20	1						
Pier A3	ELS - Pier A3-1	13	21-Oct-19	04-Nov-19	34	29-Nov-19	13-Dec-19	1						
A11430								· · · · · · · · · · · · · · · · · · ·						
A11440	Excavation - Pier A3-1	12	05-Nov-19	18-Nov-19	34	14-Dec-19	30-Dec-19	1						
Abutment A11280	ELS - Abutment A5	13	11-Sep-19	26-Sep-19	12	26-Sep-19	12-Oct-19	1						
					12	14-Oct-19	12-000-19	1				<u>.</u>	<u></u>	
A11290	Excavation - Abutment A5	31	27-Sep-19	04-Nov-19										]
A11300	Base slab - Abutment A5	13	05-Nov-19	19-Nov-19	12	19-Nov-19	03-Dec-19	1						
Bridge B				Reg I day a La	a danini.	Statui Sudi	1011	A manufactor						
Abutment A11680	ELS - Abutment B1	6	15-Oct-19	21-Oct-19	20	07-Nov-19	13-Nov-19	1						
A11690	Excavation - Abutment B1	12	22-Oct-19	04-Nov-19	20	14-Nov-19	27-Nov-19	1						
A11700	Base slab - Abutment B1	12	05-Nov-19	18-Nov-19	20	28-Nov-19	11-Dec-19	1						
CONVERSE BELIEV														
Abutmen A11740	ELS - Abutment B2	6	05-Nov-19	11-Nov-19	44	28-Dec-19	04-Jan-20	1						
	ation for Access Road to Portion 12			El autor a luga		1		2.2.0.1.2.2.5						
	Wall RMZ1											<u> </u>	1	
A13880	Erect temp working platform for piling	13	11-Sep-19	26-Sep-19	17	03-Oct-19	18-Oct-19	1						
A13890	Pre-drilling work - RMZ1 (bay 9-10)	13	27-Sep-19	14-Oct-19	17	19-Oct-19	02-Nov-19	1						
A13900	Piling (mini-pile, 30nos) - RMZ1 (bay 9-10)	30	21-Oct-19	23-Nov-19	12	04-Nov-19	07-Dec-19	0						
A13930	ELS - RMZ1 (Bay 1- 5, 0-37.5m)	8	21-Sep-19	30-Sep-19	41	11-Nov-19	19-Nov-19	1						*****
A13940	Excavation - RMZ1 (Bay 1- 5, 0-37.5m)	8	02-Oct-19	11-Oct-19	41	20-Nov-19	28-Nov-19	1						
A13950	Footing & wall structure - RMZ1 (Bay 1- 5, 0-37.5m)	85	12-Oct-19	22-Jan-20	41	29-Nov-19	17-Mar-20	1						
					1.00									
Access R Road Worl	oad to Portion 12 - Phase 2											<u>/</u>	<u>}</u>	

location of Sha	Tin Sewage Treatment Works to Caverns (8-Aug-19)						3	Month Rolling P	rogramme				
tivity ID	Activity Name	Original		Finish	Total	Late Start	Late Finish	Time Risk					
		Duration			Float			Allowances	Jul		Aug	Sep	2019
A15230	Demolish existing footpath at A Kung Kok Shan Road Roundabout	6	08-Aug-19	14-Aug-19	474	20-Mar-21	26-Mar-21	1					
A15240	Demolish existing planter at Cul-De-Sac	6	15-Aug-19	21-Aug-19	474	27-Mar-21	06-Apr-21	1					
Other Wo	rks Area												
Tree Treat	ment	i minist	1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1					Survey States					
Tree Trea	tment												
A11050	Tree felling & protection (Portion 8)	15	21-Aug-19	06-Sep-19	6	28-Aug-19	13-Sep-19	1					
A11052	Tree transplant (Portion 8)	91	07-Sep-19	27-Dec-19	294	07-Sep-20	28-Dec-20	1					;
A11060	Tree felling & protection (Portion 10)	61	21-Sep-19	03-Dec-19	222	26-Jun-20	07-Sep-20	1					
Community	y Liaison Centre	STAR!			Sale Maria			12.78.30.4					
Design													
A10100	Community Liaison Centre Design Preparation (Foundation & Structure)	49	20-Jun-19 A	16-Aug-19	98	04-Dec-19	12-Dec-19	1					
A10110	Community Liaison Centre Design approval (Foundation & Structure)	65	04-Jul-19 A	06-Sep-19	9	17-Aug-19	15-Sep-19	0					
A16710	Community Liaison Centre Design Preparation (Architectual)	35	08-Jul-19 A	16-Aug-19	97	03-Dec-19	11-Dec-19	1					
A16720	Community Liaison Centre Design approval (Architectual)	21	17-Aug-19	06-Sep-19	117	12-Dec-19	01-Jan-20	0					
A16730	Community Liaison Centre Design Preparation (Drainage & E&M)	22	17-Aug-19	11-Sep-19	98	13-Dec-19	10-Jan-20	1					
A16740	Community Liaison Centre Design approval (Drainage & E&M)	21	12-Sep-19	02-Oct-19	156	15-Feb-20	06-Mar-20	0					
A16750	Community Liaison Centre Design Preparation (Landscape)	22	12-Sep-19	10-Oct-19	98	11-Jan-20	12-Feb-20	1					
A16760	Community Liaison Centre Design approval (Landscape)	21	11-Oct-19	31-Oct-19	125	13-Feb-20	04-Mar-20	0					
Commun	ity Liaison Centre									2			
A10115	TTA for access to Portion 8	52	20-Jun-19 A	20-Aug-19	3	12-Aug-19	23-Aug-19	0					
A10120	Site Clearance	18	21-Aug-19	10-Sep-19	3	24-Aug-19	13-Sep-19	1					
A10130	Site formation	12	11-Sep-19	25-Sep-19	3	16-Sep-19	28-Sep-19	1					
A10140	Excavation	12	26-Sep-19	11-Oct-19	3	30-Sep-19	15-Oct-19	1					·····
A10150	G/F slab	12	12-Oct-19	25-Oct-19	3	16-Oct-19	29-Oct-19	1					
A10160	Superstructure Works	52	26-Oct-19	27-Dec-19	3	30-Oct-19	31-Dec-19	1					······································

		Oct			Nov		Dec
							<u> </u>
							ļ
	_						
							<u>.</u>
							<u> </u>
	••••						
							<u>.</u>
							<u> </u>
							<u>.</u>
						•••••	
	••••		•••••				†
			•••••				<u></u>
				-			•••••
						0	