

Lam Environmental Services Limited

### CONTRACT NO. STW 01/2021

# ENVIRONMENTAL TEAM FOR RELOCATION OF SHA TIN SEWAGE TREATMENT WORKS TO CAVERNS – SITE PREPARATION AND ACCESS TUNNEL CONSTRUCTION

# UNDER ENVIRONMENTAL PERMIT NO. EP-533/2017

# QUARTERLY ENVIRONMENTAL MONITORING & AUDIT SUMMARY REPORT

- MARCH 2021 TO MAY 2021 -

**CLIENTS:** 

#### PREPARED BY:

**Drainage Services Department** 

#### Lam Environmental Services Limited

19/F, Remex Centre, 42 Wong Chuk Hang Road, H.K.

Telephone: (852) 2882-3939 Facsimile: (852) 2882-3331 E-mail: <u>info@lamenviro.com</u> Website: <u>http://www.lamenviro.com</u>

**CERTIFIED BY:** 

Derek LO Environmental Team Leader

DATE:

15 June 2021



Date: 9 July 2021 Your Ref.: Our Ref.: PL-202107018

**AECOM Asia Limited** c/o Site Office 21 Hang Tai Road, Ma On Shan, N.T.

# Attn: Mr. Simon Leung, CRE

Dear Mr. Leung,

# Contract No. DC/2018/05 **Relocation of Sha Tin Sewage Treatment Works to Cavern – Site Preparation and Access Tunnel Construction** Verification of Quarterly EM&A Report (March to May 2021)

Reference is made to the Quarterly EM&A Report (March to May 2021) provided by the Environmental Team on 15 June 2021.

Please be informed that we have no adverse comments on the captioned submission. We hereby verify the report in accordance with Condition 1.9 of the Environmental Permit No. EP-533/2017.

Thank you for your attention.

Yours sincerely, For and on behalf of Acuity Sustainability Consulting Limited

Dr. C.F. Ng Independent Environmental Checker

cc. Drainage Services Department Lam Environmental Services Limited China State Joint Venture

Attn.: Mr. Stanley Hung By e-mail Attn.: Mr. Derek Lo Attn.: Mr. F. M. Chung

By e-mail By e-mail



Tel. : (852) 2698 6833 Fax.: (852) 2698 9383



# TABLE OF CONTENTS

1	IN	TRODUCTION	5
	1.1 1.2	Scope of the Report Structure of the Report	
2	PF	ROJECT BACKGROUND	6
	2.1 2.2 2.3 2.4	Background Scope of the Project and Site Description Project Organization and Contact Personnel Construction Activities	6 7
3	M	ONITORING REQUIREMENTS	9
	3.1 3.2	Air Monitoring Noise Monitoring	
4.	MO	NITORING RESULTS	. 12
	4.1 4.2 4.3	Air Monitoring Results Noise Monitoring Results Waste Management	12
5	LANI	O CONTAMINATION	. 14
	5.1 5.2	Ex-Sha Tin Vehicle Detention Centre (VDC) Existing DSD Staff Quarters at Sha Tin STW	.15 15
6	COM	PLIANCE AUDIT	. 15
	6.1 6.2 6.3 6.4	Air Monitoring Noise Monitoring Review of the Reasons for and the Implications of Non-compliance Summary of action taken in the event of and follow-up on non-complia 15	15 15
7	COM	PLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTION	. 16
8	CONO	CLUSION	. 17



#### LIST OF TABLES

- Table 2.1
   Schedule 2 Designated Projects under this Project
- Table 2.2 Contact Details of Key Personnel
- Table 3.1Air Monitoring Station
- Table 3.2 Noise Monitoring Station
- Table 4.1
   Details of Waste Disposal for Contract no. DC/2018/05
- Table 7.1
   Cumulative Statistics on Complaints
- Table 7.2
   Cumulative Statistics on Successful Prosecutions

#### LIST OF FIGURES

- Figure 2.1 Project Layout
- Figure 2.2 Project Organization Chart
- Figure 3.1 Locations of Environmental Monitoring Station

#### LIST OF APPENDICES

Appendix 2.1Environmental Mitigation Implementation ScheduleAppendix 3.1Action and Limit LevelAppendix 4.1Air Quality Monitoring Results and Graphical PresentationsAppendix 4.2Noise Monitoring Results and Graphical PresentationsAppendix 4.3Monthly Summary Waste Flow TableAppendix 6.1Event and Action PlansAppendix 7.1Complaint LogAppendix 8.1Construction Programme of Individual Contracts



### EXECUTIVE SUMMARY

This is the Quarterly Environmental Monitoring and Audit (EM&A) Summary Report – March 2021 to May 2021 of Relocation of Sha Tin Sewage Treatment Works to Caverns – Site Preparation and Access Tunnel Construction under Environmental Permit no. EP-533/2017 (Hereafter as "the Project"). The report presenting the environmental monitoring findings and information recorded during the period of 1 March 2021 to 31 May 2021.

Construction activities for the reporting period

	March 2021		April 2021		May 2021
•	Retaining wall construction	•	Retaining wall construction	•	Retaining wall construction
•	Haul road construction	•	Road construction	•	Road construction
•	Noise barrier installation	•	Drainage works	•	Drainage works
•	Drainage works	•	Watermain installation	•	Watermain installation
•	Watermain installation	•	Tunnelling works	•	Tunnelling works
•	Tunnelling works	•	Slope stabilization works	•	Slope stabilization works
•	Slope stabilization works	•	Bored piling	•	Bored piling
•	Piling Works at RMP5 and	•	Ground investigation for land	•	Landscape works
	RMP6		contamination		

During this reporting period, the principal work activities are included as follow:

#### Air Quality Monitoring

- ii. 1-hour Total Suspended Particulates (TSP) monitoring would be conducted at five monitoring stations. The sampling frequency is 3 times in every 6 days.
- iii. Air quality monitoring for the stations AM1 and AM2 were commenced on 12 April 2019 while station AM5 was commenced on 18 April 2019. Air quality monitoring for the station AM4 was commenced on 3 May 2019. The proposal for proposed fine adjustment for air and noise monitoring station at Kowloon City Baptist Church Hay Nien Primary School was agreed by EPD on 17 December 2020, therefore, air quality monitoring for the station AM3(B) was commenced on 18 December 2020.
- iv. No action or limit level exceedance was determined in the reporting period for the stations of AM1, AM2, AM4 and AM5.

### Noise Monitoring

- v. Noise monitoring would be conducted at five noise monitoring stations once per week.
- vi. Noise monitoring for stations CM4 and CM5 were commenced on 13 April 2019 and 18 April

am

- vii. 2019 respectively. Noise monitoring for stations CM1 and CM3 were commenced on 2 May 2019. The proposal for proposed fine adjustment for air and noise monitoring station at Kowloon City Baptist Church Hay Nien Primary School was agreed by EPD on 17 December 2020, therefore, noise monitoring for station CM2(B) was commenced on 18 December 2020.
- viii. Additional weekly noise monitoring from 19:00 to 23:00 was carried out at CM4 with respect to the restricted hour works under CNP GW-RN0766-20. All the results are within the baseline level range after baseline correction.
- ix. Additional weekly night time noise monitoring from 23:00 to 07:00 on next day was carried out at CM4 with respect to the restricted hour works under CNP GW-RN0766-20. All the results are within the baseline level range after baseline correction.
- x. Additional weekly noise monitoring from 09:00 to 17:00 on holiday was carried out at with respect to the restricted hour works under CNP GW-RN0254-21. All the results are within the baseline level range after baseline correction.
- xi. Additional weekly noise monitoring from 09:00 to 17:00 on holiday was carried out at CM5 with respect to the restricted hour works under CNP GW-RN0165-21. All the results are within the baseline level range after baseline correction.
- xii. No action or limit level exceedance was determined in the reporting period for the stations of CM1, CM3, CM4 and CM5.

## Site Inspection and Audit

xiii. Within this reporting period, weekly environmental site audits, bi-weekly landscape site audits and monthly ecology site audits were conducted by Environmental Team, ER and the Contractor, IEC attended the joint site inspection on 23 March 2021, 29 April 2021 and 27 May 2021.

### Complaints, Notifications of Summons and Successful Prosecutions

- xiv. No environmental complaint was received in the reporting period
- xv. No notification of summons and successful prosecutions was received in the reporting period.



#### 1 Introduction

#### 1.1 Scope of the Report

- 1.1.1. Lam Environmental Services Limited (LES) has been appointed to work as the Environmental Team (ET) under Environmental Permit (EP) no. EP-533/2017 to implement the Environmental Monitoring and Audit (EM&A) programme as stipulated in the EM&A Manual of the approved Environmental Impact Assessment (EIA) Report for Relocation of Sha Tin Sewage Treatment Works to Caverns – Site Preparation and Access Tunnel Construction (Register No.: AEIAR-202/2016).
- 1.1.2. This report documents the finding of EM&A works for this project and during the period of 1 March 2021 to 31 May 2021.
- 1.1.3. In accordance with Section 13.5 of the Project EM&A Manual, the Quarterly EM&A Summary Report should be prepared and submitted to the IEC, the ER and EPD.

#### 1.2 Structure of the Report

- **Section 1** *Introduction* details the scope and structure of the report.
- Section 2 *Project Background* summarizes background and scope of the project, site description, project organization and contact details of key personnel during the reporting period.
- Section 3 *Monitoring Requirements* summarizes all monitoring parameters, monitoring locations, monitoring frequency, criteria and respective event and action plan and monitoring programmes.
- Section 4 *Monitoring Results* summarizes the monitoring results obtained in the reporting period.
- Section 5 Compliance Audit summarizes the auditing of monitoring results, all exceedances environmental parameters.
- Section 6 Complaints, Notification of summons and Prosecution summarizes the cumulative statistics on complaints, notification of summons and prosecution

#### Section 7 Conclusion



### 2 Project Background

#### 2.1 Background

- 2.1.1. The Relocation of Sha Tin Sewage Treatment Works (STSTW) to Caverns (the Project) is implemented so as to release the existing site, of a size about 28 hectares, for other uses.
- 2.1.2. In May 2012, Drainage Services Department (DSD), the Project Proponent commenced a detailed feasibility study on "Relocation of Sha Tin Sewage Treatment Works to Caverns" (the Feasibility Study). The findings of Feasibility Study affirmed that relocating the STSTW to caverns to be constructed at Nui Po Shan of A Kung Kok is technically feasible and financially viable.
- 2.1.3. The Project is a Designated Project (DP) under the Environmental Impact Assessment Ordinance (EIAO). An application for an Environmental Impact Assessment (EIA) Study Brief under section 5(1)(a) of the EIAO was submitted on 12 May 2014 with a Project Profile (No. PP-508/2014) for the Project. An EIA Study Brief (No. ESB-273/2014) was issued in September 2014. An EIA for the Project was then undertaken, as part of the Assignment, in accordance with this EIA Study Brief and the Technical Memorandum on Environmental Impact Assessment Process (EIAO-TM). The location of the Project is shown <u>Figure 2.1.</u>

### 2.2 Scope of the Project and Site Description

2.2.1. The Project covers the following DP elements as specified in Schedule 2 of the EIAO (Cap.499), *Table 2.1* summarises the DPs under this Project.

Item	Designated Project	EIAO Reference
DP1	Sewage treatment works with an installed capacity of more than 15,000 m3 per day under Item F.1	Schedule 2, Part I,
DP2	<ul> <li>Sewage treatment works under Item F.2</li> <li>With an installed capacity of more than 5,000 m3 per day; and</li> <li>A boundary of which is less than 200m from the nearest boundary of an existing or planned residential area, educational institution and health care institution.</li> </ul>	Schedule 2 Part I
DP3	An activity for the reuse of treated sewage effluent from a treatment plant under Item F.4	Schedule 2 Part I

Table 2.1Schedule 2 Designated Projects under this Project



DP4	Underground rock caverns under Item Q.2	Schedule 2 Part I
DP5	An explosives depot in a stand-alone, purpose built building under Item K.10	Schedule 2 Part I;
DP6	Decommissioning of an explosives depot under Item 11	Schedule 2 Part II

### 2.3 Project Organization and Contact Personnel

- 2.3.1 Drainage Services Department is the overall project controllers for the Project. For the construction phase of the Project, Project Engineer, Contractor(s), Environmental Team and Independent Environmental Checker are appointed to manage and control environmental issues.
- 2.3.2 The proposed project organization and lines of communication with respect to environmental protection works are shown in *Figure 2.2.* Key personnel and contact particulars are summarized in *Table 2.2*:

Party	Role	Post	Name	Contact No.	Contact Fax
AECOM	Engineer's	Chief Resident	Mr .Leung	6393 8645	3914 5888
	Representative	Engineer	Chi Man,		
			Simon		
China State Joint	Contractor	Site Agent	Mr. KONG	9186 2081	2672 2501
Venture			Ming, Elvis		
		Environmental	Mr. Tsang		
		Officer	Chuen Ming,	9277 4956	
			Michael		
		Assistant	Ms. Yeung		
		Environmental	Ka Ching,	67618726	
		Officer	Tiffany		
Acuity Sustainability	Independent	Independent	Dr. Chung	2698 6833	2698 9383
Consulting Limited	Environmental	Environmental	Fai Ng		
	Checker (IEC)	Checker (IEC)			
Lam Environmental	Environmental	Environmental	Mr. Derek Lo	2882 3939	2882 3331
Services Limited	Team (ET)	Team Leader (ETL)			
Hotline telephone nu	umber for the publ		3142	2256	

#### Table 2.2 Contact Details of Key Personnel



#### 2.4 Construction Activities

2.4.1 In the reporting period, the principal work activities conducted are as follow.

	March 2021		April 2021		May 2021
•	Retaining wall construction	•	Retaining wall construction	•	Retaining wall construction
•	Haul road construction	•	Road construction	•	Road construction
•	Noise barrier installation	•	Drainage works	•	Drainage works
•	Drainage works	•	Watermain installation	•	Watermain installation
•	Watermain installation	•	Tunnelling works	•	Tunnelling works
•	Tunnelling works	•	Slope stabilization works	•	Slope stabilization works
•	Slope stabilization works	•	Bored piling	•	Bored piling
•	Piling Works at RMP5 and	•	Ground investigation for land	•	Landscape works
	RMP6		contamination		

2.4.2 Mitigation measures according to the environmental mitigation implementation schedule and the EIA were generally implemented by the Contractor in this reporting period. The Environmental Mitigation Implementation Schedule (EMIS) such as air quality, construction noise, water quality, Ecological, Landscape & Visual Impact and wastes management is presented in <u>Appendix 2.1</u>



#### 3 Monitoring Requirements

### 3.1 Air Monitoring

### AIR QUALITY MONITORING STATIONS

- 3.1.1. Air monitoring stations AM1 and AM2 were setup and commencement of monitoring on 12 April 2019 while AM5 was setup and commencement of monitoring on 18 April 2019. Air quality monitoring for the station AM4 was commenced on 3 May 2019. The proposal for proposed fine adjustment for air and noise monitoring station at Kowloon City Baptist Church Hay Nien Primary School was agreed by EPD on 17 December 2020, therefore, air quality monitoring for the station AM3(B) was commenced on 18 December 2020.
- 3.1.2. A change of the monitoring location in subsequent impact monitoring for AM3(A) Kowloon City Baptist Church Hay Nien Primary School was identified necessary as access was not granted for setting up the onsite monitoring station. The new monitoring location AM3(B) ground level of outside A Kung Kok Street Garden for impact air quality monitoring station was proposed based on the criteria as stated in section 2.2.4.2 and 2.2.4.3 of EM&A Manual by ET and approved by ER and verified by IEC and submitted to EPD for agreement on 5 September 2019. The proposal was agreed by EPD on 17 December 2020.
- 3.1.3. The air monitoring stations for the Project are listed and shown in *Table 3.1* and *Figure 3.1*.

Monitoring Station ID	Monitoring Location	Level (in terms of no. of floor)
AM1	Ah Kung Kok Fishermen Village	G/F
AM2	Block H, Kam Tai Court	Roof
AM3(B)	Outside A Kung Kok Street Garden	G/F
AM4	Wellborn Kindergarten	G/F
AM5	The Neighbourhood Advice-Action Council Harmony Manor	Roof

### Table 3.1 Air Monitoring Station

#### AIR MONITORING PARAMETERS, FREQUENCY AND DURATION

- 3.1.4. One-hour TSP levels should be measured to indicate the impacts of construction dust on air quality.
- 3.1.5. The sampling frequency of at least three times in every six-days should be undertaken when the highest dust impact occurs.



#### 3.2 Noise Monitoring

### NOISE MONITORING STATIONS

- 3.2.1. Noise monitoring stations CM4 and CM5 were setup and commencement of monitoring on 13 April 2019 and 18 April 2019 respectively. Noise monitoring for stations CM1 and CM3 were commenced on 2 May 2019. The proposal for proposed fine adjustment for air and noise monitoring station at Kowloon City Baptist Church Hay Nien Primary School was agreed by EPD on 17 December 2020, therefore, noise monitoring for station CM2(B) was commenced on 18 December 2020.
- 3.2.2. A change of the monitoring location in subsequent impact monitoring for CM2(A) Kowloon City Baptist Church Hay Nien Primary School was identified necessary as access was not granted for setting up the onsite monitoring station. The new monitoring location CM2(B) ground level of outside A Kung Kok Street Garden for impact air quality monitoring station was proposed based on the criteria as stated in section 2.2.4.2 and 2.2.4.3 of EM&A Manual by ET and approved by ER and verified by IEC and submitted to EPD for agreement on 5 September 2019. The proposal was agreed by EPD on 17 December 2020.
- 3.2.3. The noise monitoring stations for the Project are listed and shown in *Table 3.2* and *Figure 3.1*.

Monitoring Station ID	MonitoringMeasurementLocationType		Level (in terms of no. of floor)
CM1	Wellborn Kindergarten	Free field	G/F
CM2(B)	Outside A Kung Kok Street Garden	Free field	G/F
CM3	S.K.H. Ma On Shan Holy Spirit Primary School	Façade	Roof
CM4	Ah Kung Kok Fishermen Village	Free field	G/F
CM5	The Neighbourhood Advice-Action Council Harmony Manor	Façade	Roof

Table 3.2 Noise Monitoring Station

#### NOISE MONITORING PARAMETERS, FREQUENCY AND DURATION

- 3.2.4. Noise monitoring shall be carried out at all the designated monitoring stations. The monitoring frequency shall depend on the scale of the construction activities. The following is an initial guide on the regular monitoring frequency for each station on a weekly basis when noise generating activities are underway:
  - One set of measurements between 0700-1900 hours on normal weekdays;
  - One set of measurements between 1900-2300 hours;



- One set of measurements between 2300-0700 hours of next day; and
- One set of measurements between 0700-2300 hours on holidays (three consecutive Leq/5min readings).
- 3.2.5. If construction works are extended to include works during the hours of 1900-0700, additional weekly impact monitoring shall be carried out during evening and night-time works for the latter 3 sets of measurements specified in Section 3.2.3 above, one set of measurements shall at least include 3 consecutive Leq (5min) results.
- **3.2.6.** Additional weekly noise monitoring from 19:00 to 23:00 was carried out at CM4 with respect to the restricted hour works under CNP GW-RN0766-20. All the results are within the baseline level range after baseline correction.
- 3.2.7. Additional weekly night time noise monitoring from 23:00 to 07:00 on next day was carried out at CM4 with respect to the restricted hour works under CNP GW-RN0766-20. All the results are within the baseline level range after baseline correction.
- **3.2.8.** Additional weekly noise monitoring from 09:00 to 17:00 on holiday was carried out at CM4 with respect to the restricted hour works under CNP GW-RN0254-21. All the results are within the baseline level range after baseline correction.
- **3.2.9.** Additional weekly noise monitoring from 09:00 to 17:00 on holiday was carried out at CM5 with respect to the restricted hour works under CNP GW-RN0165-21. All the results are within the baseline level range after baseline correction.
- 3.2.10. Supplementary information for data auditing, statistical results such as L10 and L90 shall also be obtained for reference.
- 3.2.11. If a school exists near the construction activity, noise monitoring shall be carried out at the monitoring stations for the schools during the examination periods. The ET leader shall liaise with the school's personnel and the examination authority to ascertain the exact dates and times of all examination periods during the course of the contract.



### 4. Monitoring Results

4.0.1 The environmental monitoring will be implemented based on the division of works areas of each designed projects. Overall layout showing work areas and monitoring stations is shown in *Figure 2.1* and *Figure 3.1* respectively.

#### 4.1 Air Monitoring Results

- 4.1.1 1-hour TSP monitoring was conducted at AM1, AM2, AM3(B), AM4 and AM5 in the reporting month.
- 4.1.1 No action or limit level exceedance was determined in the reporting period at stations of AM1, AM2, AM3(B), AM4 and AM5.
- 4.1.2 Air quality monitoring results measured in this reporting period for AM1, AM2, AM3(B), AM4 and AM5 are reviewed and summarized. Details of air monitoring results and graphical presentation can be referred in *Appendix 4.1*.

### 4.2 Noise Monitoring Results

- 4.2.1 Noise monitoring was conducted at CM1, CM2(B), CM3, CM4 and CM5 in the reporting month.
- 4.2.2 Additional weekly noise monitoring from 19:00 to 23:00 was carried out at CM4 with respect to the restricted hour works under CNP GW-RN0766-20. All the results are within the baseline level range after baseline correction.
- 4.2.3 Additional weekly night time noise monitoring from 23:00 to 07:00 on next day was carried out at CM4 with respect to the restricted hour works under CNP GW-RN0766-20. All the results are within the baseline level range after baseline correction.
- 4.2.4 Additional weekly noise monitoring from 09:00 to 17:00 on holiday was carried out at CM4 with respect to the restricted hour works under CNP GW-RN0254-21. All the results are within the baseline level range after baseline correction.
- 4.2.5 Additional weekly noise monitoring from 09:00 to 17:00 on holiday was carried out at CM5 with respect to the restricted hour works under CNP GW-RN0165-21. All the results are within the baseline level range after baseline correction.
- 4.2.6 No action or limit level exceedance was determined in the reporting period at stations of CM1, CM2(B), CM3, CM4 and CM5.
- 4.2.7 Noise monitoring results measured in this reporting period for CM1, CM2(B), CM3, CM4 and CM5 are reviewed and summarized. Details of noise monitoring results and graphical presentation can be referred in <u>Appendix 4.2</u>.



# 4.3 Waste Management

4.3.1 The quantities of waste for disposal in the Reporting Period are summarized in *Table 4.1*. The updated Monthly Summary waste Flow Table is shown in <u>Appendix 4.3</u>. Whenever possible, materials were reused on-site as far as practicable.

Waste Type	Quantity this report period	Cumulative Quantity-to-Date	Disposal / Dumping Grounds
	709	8,696	Fill Bank at Tuen Mun Area 38
			HKHA's Contract No.20160310 &
Inert C&D materials disposed <b>, m<sup>3</sup></b>	43,261	175,505	MTR Contract No. EB001878, NENT under EPD's Contract No. EP/SP/12/92, Highway Department's Contract No. HY/2012/06 & Tailor Recycled Aggregated Ltd. CEDD's Contract No.ND/2019/08 (Alternative Disposal Ground)
Inert C&D materials recycled, <b>m<sup>3</sup></b>	158	1,036	Fill Bank at Tuen Mun Area 38 (Broken concrete)
Non-inert C&D materials disposed, <b>tonne</b>	126.13	1108.47	NENT
	550	1,191	GOOD LUCK Services Ltd. (Waste paper)
Non-inert C&D materials recycled, kg	0	14	GOOD LUCK Services Ltd. (Plastic)
	30	54	GOOD LUCK Services Ltd. (Metals)
Chemical waste disposed, L	220	540	Collected by licensed chemical waste collector_ Ecospace Limited
Asbestos waste disposed, <b>Kg</b>	0	0	

Remark: The cumulative quantity of non-inert C&D materials is updated in this reporting month.



### 5 Land Contamination

- 5.1 Land decontamination sampling and sampling inspection for DSD staff quarter at existing STSTW conducted on 12, 15, 23, and 31 March 2021.
- 5.2 Remediation report (RR) for Ex-Sha Tin Vehicle Detention Centre (VDC) was accepted by EPD on 23 April 2021 and placed in the EIAO Register Office for public information.
- 5.3 The confirmatory sampling for DSD staff quarter at existing STSTW was completed in this reporting period.



#### 6 Compliance Audit

6.0.1 The Event Action Plan for construction noise, air quality are presented in <u>Appendix 6.1</u>.

#### 6.1 Air Monitoring

6.1.1 No action or limit level exceedance was determined in the reporting period at stations of AM1, AM2, AM3(B), AM4 and AM5.

#### 6.2 Noise Monitoring

- 6.2.1 Additional weekly noise monitoring from 19:00 to 23:00 was carried out at CM4 with respect to the restricted hour works under CNP GW-RN0766-20. All the results are within the baseline level range after baseline correction.
- 6.2.2 Additional weekly night time noise monitoring from 23:00 to 07:00 on next day was carried out at CM4 with respect to the restricted hour works under CNP GW-RN0766-20. All the results are within the baseline level range after baseline correction.
- 6.2.3 Additional weekly noise monitoring from 09:00 to 17:00 on holiday was carried out at CM4 with respect to the restricted hour works under CNP GW-RN0254-21. All the results are within the baseline level range after baseline correction.
- 6.2.4 Additional weekly noise monitoring from 09:00 to 17:00 on holiday was carried out at CM5 with respect to the restricted hour works under CNP GW-RN0165-21. All the results are within the baseline level range after baseline correction.
- 6.2.5 No action or limit level exceedance was determined in the reporting period at stations of CM1, CM2(B), CM3, CM4 and CM5.
- 6.3 Review of the Reasons for and the Implications of Non-compliance
- 6.3.1 No environmental non-compliance was recorded in the reporting period.
- 6.4 Summary of action taken in the event of and follow-up on non-compliance
- 6.4.1 There was no particular action taken since no non-compliance was recorded in the reporting period.



#### 7 Complaints, Notification of Summons and Prosecution

- 7.0.1 No environmental complaint was received in the reporting period.
- 7.0.2 No notification of summons and successful prosecutions was received in the reporting period.
- 7.0.3 The details of cumulative complaint log and updated summary of complaints are presented in *Appendix 7.1*.
- 7.0.4 Cumulative statistic on complaints and successful prosecutions are summarized in *Table 7.1* and *Table 7.2* respectively.

#### Table 7.1 Cumulative Statistics on Complaints

Reporting Period	No. of Complaints
March 2021 to May 2021	0
Total	3

### Table 7.2 Cumulative Statistics on Successful Prosecutions

Environmental Parameters	Cumulative No. Brought Forward	No. of Successful Prosecutions in this reporting period (Offence Date)	Cumulative No. Project-to-Date
Air	-	0	0
Noise	-	0	0
Waste	-	0	0
Total	-	0	0




#### 8 Conclusion

- 8.0.1 The EM&A programme was carried out in accordance with the EM&A Manual requirements, minor alterations to the programme proposed were made in response to changing circumstances.
- 8.0.2 No non-compliances were noted and no prosecutions were received during the reporting period.
- 8.0.3 Mitigation measures according to the environmental mitigation implementation schedule and the EIA were generally implemented by the Contractor in this reporting period. Weekly environmental site audits, bi-weekly landscape site audits and monthly ecology site audits were conducted by Environmental Team, ER and the Contractor and no cumulative environmental impact was identified in the reporting period. Hence, the EM&A programme was considered effective and shall be maintained.
- 8.0.4 The construction programmes of individual contracts are provided in <u>Appendix 8.1</u>



Figure 2.1

Project Layout





いない	DATE 日期	DESCRIPTION 內容補要	CHK. 複枝
_			

₩ 新	DATE 日期	DESCRIPTION 內存損要	CHK. 被核

₩ 例	DATE 日期	DESCRIPTION 內存損要	CHK. 被核
_			

ST/	ATUS		
₩ 新	DATE 日期	DESCRIPTION 內容描葉	CHK. 複模

DATE 日期	DESCRIPTION 內容接受	の日本
TUS		

DIMENSION	1 1 1



Figure 2.2

**Project Organization Chart** 



# Project Organization Chart







Figure 3.1

Locations of Environmental Monitoring Station



ER\$



#### PROJECT

RELOCATION OF SHA TIN SEWAGE TREATMENT WORKS TO CAVERNS: CAVERNS AND SEWAGE TREATMENT WORKS -INVESTIGATION, DESIGN AND CONSTRUCTION CLIENT

築務署 Drainage Services Department

#### CONSULTANT

AECOM Asia Company Ltd. www.aecom.com

#### SUB-CONSULTANTS

#### ISSUE/REVISION

+			
+			
+			
+			
<b>I/R</b> 修訂	DATE 日明	DESCRIPTION 內容摘要	CHK. 複核


#### STATUS 階段

SCALE

#### DIMENSION UNIT

A3 1 : 16000 METRES

KEY PLAN A3 1 : 400000



#### PROJECT NO.

CONTRACT NO. <sup>合約編號</sup>

60334056


CE 30/2014 (DS)

SHEET TITLE 国紙名稱

LOCATION OF AIR QUALITY MONITORING STATION DURING CONSTRUCTION PHASE

#### SHEET NUMBER

60334056/EM&A/2.01



300m CONSTRUCTION NOISE / OPERATION FIXED PLANT NOISE STUDY BOUNDARY

PROJECT RELOCATION OF SHA TIN SEWAGE TREATMENT WORKS TO CAVERNS: CAVERNS AND SEWAGE

ΑΞϹΟΜ

TREATMENT WORKS -INVESTIGATION, DESIGN AND CONSTRUCTION CLIENT



築務署 Drainage Services Department

### CONSULTANT

AECOM Asia Company Ltd. www.aecom.com

#### SUB-CONSULTANTS

#### ISSUE/REVISION

<b>I/R</b> 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核


## STATUS

#### DIMENSION UNIT

METRES

A3 1:10000

**KEY PLAN** A3 1 : 500000



### PROJECT NO.

60334056

CONTRACT NO.

CE 30/2014 (DS)

SHEET TITLE

LOCATION OF CONSTRUCTION PHASE TRAFFIC NOISE MONITORING STATION

#### SHEET NUMBER

60334056/EM&A/3.01



Appendix 2.1

Environmental Mitigation Implementation Schedule

## APPENDIX C IMPLEMENTATION SCHEDULE OF RECOMMENDED MITIGATION MEASURES

### C.1 Introduction

C.1.1 This section presents the implementation schedule of mitigation measures for the Project. **Table C.1** summarises the details of the recommended mitigation measures for all works areas. For each recommended mitigation measures, both the location and timing for the measure have clearly been identified as well as the parties responsible for implementing the measure and for maintenance (where applicable).

EIA Ref.	EM&A Log	og	Duration of Agent	Implementation Stage <sup>1</sup>				Relevant Legislation & Guidelines	
	Ref.		Measures / Timing of Completion of Measures		Des	C	0	Dec	
	Air Qua	lity Impact							
	Construc	ction Phase							
Table 3.5	2.4.1	The rock crush ing p lant is configured as an enclosed system. Dust collector with d ust removal efficiency of 99% will be provided at the exhaust of the rock crusher during rock crushing. Watering will be provided to maintain material in wet condition. Vehicles would b e required t o pa ss through t he w heel washing f acilities provided at site exit.	Rock Crushing Plant / Construction Phase	Contractor	1	1		1	Air Pollution Control Ordinance (APCO)
3.8.1	2.4.1	Watering eight times a day on active works a reas, exposed areas and unpaved haul r oads t o reduce dust emission by 87.5%.	All active works areas, exposed areas and unpaved haul roads	Contractor		V		V	APCO

 Table C.1
 Implementation Schedule of Recommended Mitigation Measures

<sup>&</sup>lt;sup>1</sup> Des = Design; C = Construction; O = Operation; Dec = Decommissioning

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	Implementation Stage <sup>1</sup>		tage 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
3.8.1	2.4.1	Dust suppression measures stipulated in t he Ai r P ollution C ontrol (Construction Dust) Re gulation and good site practices: • Use of regular watering to reduce	Construction Sites	Contractor		1		$\checkmark$	APCO and Air Pollution Control (Construction Dust) Regulation
		dust e missions from exposed si te surfaces and unpave d road s, particularly during dry weather.							
		• Use of frequent watering for particularly dusty cons truction areas and areas close to ASRs.							
		• Side enclosure and covering of any aggregate or dusty material storage piles to re duce emissions. Where this is not practicable owing to fr equent usage, watering shall be applied to aggregate fines.							
		<ul> <li>Open stockpiles shall be avoided or covered. Where poss ible, prevent placing dusty m aterial storage piles near ASRs.</li> </ul>							
		• Tarpaulin covering of all dusty vehicle loads transported t o, from and between site locations.							
		• Establishment and use of vehicle wheel and body washing facilities at the exit points of the site.							
		• Provision of wind shield and dust extraction u nits o r simil ar du st mitigation measures at the loading area of ba rging point, and use of water sprinklers at the loading area							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		where dust generation is I ikely during the loading process of loose material, particularly i n dry seasons/ periods.							
		• Provision of not less than 2.4m high hoarding from g round level along site boundary w here adj oins a road, streets or other accessible to the public except for a site entrance or exit.							
		• Imposition of speed controls for vehicles on site haul roads.							
		• Where possible, routing of vehicles and posi tioning of construction plant should be at the maximum possible distance from ASRs.							
		• Every stock of more than 20 bags of ce ment or dry PFA should be covered e ntirely by impervious sheeting or p laced in a n a rea sheltered on the top and the 3 sides.							
		Instigation of an environmental monitoring and auditing program to monitor the construction process in order to e nforce controls and modify method of work if dusty conditions arise.							

EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage <sup>1</sup>				Relevant Legislation & Guidelines
					Des	С	0	Dec	
	Operatio	n Phase							
3.5.2	-	Sludge tanks with totally e nclosed design prove n by DSD should be deployed for transporting sludge. With thorough cleaning practice and regular cond ition te st of t he sludge tanks, o dour e mission and leachate leakage during storage and transportation are not anticipated.	Cavern Sewage Treatment Works (CSTW) / Operation Phase	Project Proponent / Operator	$\checkmark$		~		-
3.6.2, 3.7.2	2.4.2	All treatment units with potential odour emission will be covered and the exhausted air will be conveyed to the deodouriser (with 80 – 97 % odour removal efficiency) for treatment before discharge to the environment.	CSTW / Operation Phase	Design team / Project Proponent / Operator	V		1		-
3.7.2	2.4.2	<ul> <li>The following appropriate odour control measures would be implemented.</li> <li>(i) Adopting the advantage of caverns as n atural bar riers fo r odou r control;</li> <li>(ii) Covering up of odour sources;</li> <li>(iii) Preventing odour leakage through the acce ss tunnels b y app lying negative pressure inside caverns;</li> <li>(iv) Installing deodourizing units to clean up the collected foul air;</li> <li>(v) Discharging exhausted air at height to further e nhance the dilution effect; and</li> <li>(vi) Enhancing the odour management of the sludge transportation.</li> </ul>	CSTW / Operation Phase	Design team / Project Proponent / Operator	~		1		-

EIA Ref.	EM&A Log		Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage <sup>1</sup>				Relevant Legislation & Guidelines		
	Ref.				Des	C	0	Dec			
3.10.2	2.3.1	Odour monitoring at the inlet and outlet of the deodourizing units is proposed to be conducted for first three years of the operation of CSTW, quarterly in the first year, and once every 6 months in the second and thir d years if mon itoring results remain below the limit levels.	CSTW / Operation Phase	Project Proponent / Operator	V		V		-		
3.10.2	2.3.2	An Odour Complaint Re gistration System is also proposed in the EM&A programme to che ck whe ther the deodorizing un its can fulfill the recommended odour removal performance.	CSTW / Operation Phase	Operator			V		-		
3.10.2	-	Any une xpected I eakage from t anks could be observed w ith monitoring equipment. Mon itoring e quipment would be i nstalled in t he CSTW to monitor the conce ntration of H $_2$ S, CO and C O <sub>2</sub> and methane. I nvestigation and repair works would be carried out immediately if abrupt increase of these concentrations are reported. Emergency Plan would be established for these upset conditions.	CSTW / Operation Phase	Project Proponent / Operator	1		V		-		
	Noise Ir	Noise Impact									
	Constru	ction Phase									
4.5.1.6	-	Re-provision of 220 m I ength no ise barrier w ith 10mPD on temporary access haul road to replace the existing 150m length noise barrier with 9.2mPD to 10mPD on Ma On Sha Road. The	Proposed temporary access / Construction Phase	Contractor		$\checkmark$			Technical Memorandum on Environmental Impact Assessment Process (EIAO-TM), Noise Control Ordinance (NCO)		

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.				Des	С	0	Dec	
		Iocation of the relocated noise barrier is shown in <b>Figure No.</b> <b>60334056/EIA/4.02</b> and <b>Appendix</b> <b>4.07</b> . Once the construction work for the CSTW is completed, the temporary access roads would be demolished and the r elevant s ection of Ma O n S han Road and as sociated noise barrier would be recovered as before.							
4.8.1	3.8.1	The use of quiet plant associated with the construction works is prescribed in British S tandard "Code of practice for noise and vibration con trol on construction and open sites, BS5228" which con tains the SWLs for specific quiet PME.	All Construction Work Sites	Contractor		V		1	EIAO-TM, NCO
4.8.1	3.8.1	To a lleviate t he c onstruction n oise impact on the affected NSRs, movable noise barrier for Air C ompressor, B ar Bender and Cutter, Breaker, C hisel, Saw, C ompactor, M ixers, P ump, Crane, De sander, Drilling R ig, Du mp Truck, Ex cavator, Ge nerator, Grab, Lorry, P aver, P oker a nd R oller ar e proposed.	All Construction Work Sites	Contractor		$\checkmark$		V	EIAO-TM, NCO
4.8.1	3.8.1	Provision of noise barrier/acoustic mats for Dri Iling Ju mbo so as to have screening effecting with 10 dB(A) noise attenuation	Drilling Jumbo operate outside the portal and within 20m inside the portal	Contractor		√			EIAO-TM, NCO
4.8.1	3.8.1	To furthe r all eviate t he construction noise impact on the Ne ighbourhood Advice-Action Council H armony	Construction Site for access road for	Contractor		V		$\checkmark$	EIAO-TM, NCO

EIA Ref.	EM&A Log			Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.				Des	С	0	Dec	
		Manor, it is propose d to limit t he number of on-time operating PMEs within 120m of th is NSR during construction of access road.	magazine at A Kung Kok Road						
4.9.1	3.8.1	In add ition t o the abo ve-mentioned mitigation m easures, good site practices listed below shall be adopted by all the contractors t o f urther ameliorate the noise impacts.	All Construction Work Sites	Contractor		V		$\checkmark$	EIAO-TM, NCO
		• Only well-maintained plant should be operated on-si te and plant should be serviced regularly during the construction program.							
		• Silencers or mufflers on construction equipment should be utilised an d should be properly maintained during the construction program.							
		• Mobile plant, if any, should be sited as f ar away from NSRs as possible.							
		• Machines and plant (such as trucks) that may be in intermittent use should be shut down between works pe riods or shou Id be throttled down to a minimum.							
		• Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is di rected away from t he nearby NSRs.							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Imple	ementa	tion St	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.				Des	C	0	Dec	
		Material stockpiles and other structures should b e ef fectively utilised, wherever practicable, in screening noi se f rom on -site construction activities.							
	Operatio	n Phase							<u> </u>
4.7.4	3.8.2	The maximum allowable s ound power levels for t he v entilation s haft, ventilation buildings at main portal and emergency po rtal, ve ntilation fan f or chiller plant room and cooling tower at the ad ministration bui lding as presented in T able 4. 16 of the EIA Report should be achieved such that the n earest affected NSRs c an b e i n compliance with the noise criteria	Ventilation S haft, Administration Building and Ventilation Buildings/ Operation Phase	Project Proponent	~		~		EIAO-TM, NCO
4.11.2	3.8.2	Prior to t he ope rational phase o f t he Project, a c ommissioning te st f or t he ventilation buildings, the ve ntilation shaft, ve ntilation f an for chi ller plant room a t administ ration building and cooling t ower at the ad ministration building would be conducted to ensure compliance with the relevant allowable maximum sound power levels.	Ventilation S haft, Administration Building and Ventilation Buildings/ Operation Phase	Contractor			1		EIAO-TM, NCO

EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage <sup>1</sup>				Relevant Legislation & Guidelines
					Des	C	0	Dec	
	Water G	Quality Impact							
	Constru	ction Phase							
5.7.2	4.10	Water used in ground bo ring and drilling for site investigation or rock / soil anchoring should as far as practicable be r e-circulated after s edimentation. When there is a need for final disposal, the w astewater s hould be discharged into storm drains v ia s ilt removal facilities.	Construction Sites / Construction Phase	Contractor		1			Water Pollution Control Ordinance (WPCO), EIAO-TM
5.7.2	4.10	All ve hicles an d p lant shou ld be cleaned before t hey l eave a construction site to m inimise the deposition o f e arth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt s ettled o ut o r re moved before discharging into s torm dr ains. The section of construction ro ad b etween the wheel washing bay and the public road s hould b e pa ved with b ackfill to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains.	Construction Sites / Construction Phase	Contractor		1			Professional Persons Environmental Consultative Committee (ProPECC) Practice Note (PN) 1/94, WPCO, Waste Disposal Ordinance (WDO)
5.7.2	4.10	Good site practices should be adopted to r emove ru bbish and l itter f rom construction sites s o as t o prevent the rubbish and litter from spreading from the site area. It is recommended to clean the con struction sites on a regular basis.	Construction Sites / Construction Phase	Contractor		$\checkmark$			WPCO, EIAO-TM

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	ation S	tage 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
5.7.2	4.10	The site practices outlined in ProPECC PN 1/94 "Cons truction Site D rainage" should be followed where applicable to minimise surface run -off and the chance of erosion.	Construction Sites / Construction Phase	Contractor		V			WPCO, EIAO-TM, ProPECC PN 1/94
5.7.2	4.10	There is a need to apply to EPD for a discharge li cence f or discharge of effluent from the construction site under the WPCO. The di scharge quality must m eet the requirements specified in the discharge licence. All the r unoff and wastewater ge nerated from the works areas should be treated so that it sa tisfies all the s tandards listed in the Technical Memorandum on Standards for Effluents Discharged into Drainage and Se werage S ystems, Inland and Coastal Waters (TM-DSS). The b eneficial uses of the t reated effluent for other on-site activities such as dust suppression, whe el washing and ge neral cleaning e tc., can minimise water cons umption and reduce the effluent discharge v olume. If mon itoring of the treated e ffluent quality from the works areas is required during the construction pha se of the Project, the monitoring s hould be carried ou t in a ccordance with the relevant WPCO licence which is under the ambit of RO of EPD.	Construction Sites / Construction Phase	Contractor		V			WPCO, EIAO-TM, (TM- DSS)
5.7.2	4.10	Contractor must register as a chemical waste producer if chemical wastes would be produced fro m the	Construction Sites / Construction Phase	Contractor		$\checkmark$			WPCO, EIAO-TM, WDO

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	tage 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		construction act ivities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation, shou Id be observed and complied with for control of chemical wastes.							
5.7.2	4.10	Any se rvice shop an d maintenance facilities shou ld be located on ha rd standings within a bon ded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment i nvolving act ivities with potential f or I eakage and spillage should on ly be undertaken with in the areas appropriately equipped to control these discharges.	Construction Sites / Construction Phase	Contractor		V			WPCO, EIAO-TM
5.7.2	4.10	Disposal of chemical wastes should be carried out i n c ompliance wi th the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage o f Chemical Wastes published unde r the Waste D isposal Ordinance should be followed to a void leakage or spillage of chemicals.	Construction Sites / Construction Phase	Contractor		$\checkmark$			WPCO, EIAO-TM, WDO
5.7.2	4.10	Sufficient che mical toi lets shou ld be provided in the works aræs. Alicensed waste collector should be deployed to clean the chemical toilets on a regular basis.	Construction Sites / Construction Phase	Contractor		V			WPCO, EIAO-TM

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	C	0	Dec	
5.7.2	4.10	Notices shoul d be posted at conspicuous I ocations t o re mind the workers not to discha rge any sewage or wastewater i nto the sur rounding environment.	Construction Sites / Construction Phase	Contractor		V			WPCO, EIAO-TM
5.7.2	4.10	The practices ou tlined in ETWB TC (Works) No. 5/2005 "Protection of natural streams/rivers from adverse impacts arising fr om cons truction works" should also be adopted where applicable to minimise the water quality impacts upon any natural s treams or surface water systems.	Construction Sites / Construction Phase	Contractor		$\checkmark$			WPCO, EIAO-TM, ETWB TC (Works) No. 5/2005
5.7.2	4.10	Appropriate m easures during the construction of the cavern construction should be implemented to minimise the groundwater infiltration.	Construction Sites / Construction Phase	Contractor		V			WPCO, EIAO-TM
5.7.2	4.10	No d irectly discharge of grou ndwater from cont aminated are as shoul d be adopted. Prior to any excavation works within th e p otentially contaminated areas at the existing STSTW site, the baseline groundwater quality in the se areas should be reviewed based on the relevant SI data and an y additional groundwater quality measurements to be p erformed with r eference t o <i>Guidance Note for Contaminated Land</i> <i>Assessment and Remediation</i> and the review results should b e s ubmitted t o EPD f or e xamination. If the review results indicated that the groundwater to be generated f rom the excavation	Construction Sites / Construction Phase	Contractor		V			WPCO, EIAO-TM, Guidance Note for Contaminated Land Assessment and Remediation

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion Sta	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		works wou Id be contaminated, th is contaminated groundwa ter sh ould be either properly t reated or p roperly recharged int o the ground in compliance wi th the re quirements of the TM-DSS. If wastewater treatment is to be deployed f or treating the contaminated groundw ater, t he wastewater treatment unit shall deploy suitable t reatment processes (e.g. oil interceptor / activated carbon) to reduce the pol lution level to an acceptable standard and remove any prohibited substances (such as TPH) to an undetectable range. All t reated effluent from the wastewater treatment plant shall meet the requirements as stated in TM-DSS and should be either discharged into the f oul sewers or tankered away for proper disposal.							
5.7.2	4.10	If deployment of wastewater treatment is not fe asible for handl ing the contaminated g roundwater, groundwater rechar ging we lls should be installed as appropriate f or recharging the contaminated groundwater back into the ground. The recharging wells should be selected at places where the g roundwater quality will not be af fected b y t he recharge operation as indicated in section 2.3 of the TM -DSS. The baseline groundwater quality sho uld be determined prior to the selection of the recharge wells, and s ubmit a working plan to EPD for agreement. Po llution	Construction Sites / Construction Phase	Contractor		~			WPCO, EIAO-TM, TM- DSS

EIA Ref.	EM&A Log		Location / Duration of	Implementation Agent	Imple	ementa	tion Sta	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		levels of groundwater to be recharged shall not be higher than pollutant levels of ambient groundwater at the recharge well. Groundwa ter mon itoring wells should be installed ne ar the recharge points t o monitor the effectiveness of the recharge wells and t o en sure that no likel ihood of i ncrease of groundwater leve I and tr ansfer of pollutants beyond the site boun dary. Prior to recharge, free products should be removed as necessary by installing the petrol interceptor. The C ontractor should a pply for a discharge I icence under the WPCO through the Regional Office of EPD for groundwater recharge operation or dis charge of treated groundwater							
5.7.2	4.10	THEES con nection wo rks should be synchronized with the T HEES maintenance, for a duration not longer than 4 w eeks e ach ou tside the a Igae blooming season (January to May) and frequency of THEES maintenance shall be no more than once per year during the construction phase of the Project.	Tolo Harbour / Construction Phase	Project Proponent / Contractor	$\checkmark$	$\checkmark$			EIAO-TM
	Constru	ction and Operation Phases			•	•	•	•	
5.10.2	4.10	Shutdown of the TH EES f or maintenance should be shortened as far as possible. It is recommended that the maintenance of the THEES tunnel should be avoided during the a Igae blooming season (January to May).	Tolo Harbour / Construction and Operation Phase	Project Proponent		V	V		WPCO, EIAO-TM

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	ation St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
5.10.2	4.10	Relevant government departments including EPD, WSD, AFCD as well as the k ey stakeholders for m ariculture and fisheries in Tolo Harbour should be informed o f t he maintenance e vent prior to any discharge.	Tolo Harbour / Construction and Operation Phase	Project Proponent		√	V		WPCO, EIAO-TM
5.10.3	4.2-4.5	An event and action plan and a water quality mon itoring p rogramme (as presented in the EM&A Manual) should be i mplemented for the T HEES maintenance discharge	Tolo Harbour / Construction and Operation Phase	Project Proponent		V	V		WPCO, EIAO-TM
5.10.1	4.10	Silt sc reen m ay be installed at t he flushing water in takes during the THEES maintenance discharge should it ap pear necessary. C lose communication be tween DSD and WSD should be maintained to minimize any impact on the flushing water intakes due to THEE S maintenance discharge.	WSD flushing water intakes / Construction and Operation Phase	WSD / Project Proponent		V	V		WPCO, EIAO-TM
	Design a	and Operation Phases							
5.8.3	4.6	In case adve rse impact on KTN is identified base d on the re sult of the three-month m onitoring p rogramme after commissioning of the project, the operation c onditions of the t reatment and THE ES s ystem sho uld be investigated, and co rrective and remedial action should be implemented to improve the effluent discharge from the C STW. Fu rthermore, DSD s hould extend the w ater quality monitoring	Project site / Design and Operation Phases	Project Proponent			~		WPCO, EIAO-TM

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	ation St	tage 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		programme for at least three months or as agr eed by t he Director of Environmental Protection.							
5.11.2	4.10	Dual power supply or ring main supply from CLP Power Hong Kong Ltd. CLP should be pro vided f or the C STW to prevent the occurrence o f power failure. In addition, standby facilities for the main treatment units and standby equipment parts / accessor ies should also be prov ided in order t o minimise the chance of e mergency d ischarge. CLP shou Id be consulted in order t o ascertain the power s upply for n ormal plant operation within the caverns. It is recommended t hat government departments including EPD, WSD and AFCD as well as the key stakeholders for m ariculture an d f isheries i n T olo Harbour should be informed as soon as possible in case o f any e mergency discharge so that appr opriate actions can be taken.	Project site / Design and Operation Phases	Project Proponent	$\checkmark$		V		WPCO, EIAO-TM
5.11.2	4.10	In case of emergency d ischarge, the plant operators of CSTW should carry out ne cessary follow-up ac tions according to the proc edures of the current contingency plan formulated for the exi sting STSTW to minimise t he water quality impact.	Project site / Operation Phase	Project Proponent			V		WPCO, EIAO-TM
5.11.2	4.10	WSD m ay al so c onsider, should it appear necessary, t o shut down the Sha Tin seawater pumping station for a short pe riod of time in case of	Sha Tin seawater pumping station / Operation Phase	WSD / Project Proponent			V		WPCO, EIAO-TM

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	ation St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		emergency discharge i n or der to minimize any adverse impacts.							
5.13.2	4.10	Best Management Practices to reduce storm water and n on-point source pollution are also proposed as follows:	Project site / Design and Operation Phase	Project Proponent	V		V		WPCO, ProPECC PN 5/93
		<ul> <li>Design Measures</li> <li>Exposed surface shall be avoided within the road and portal sites to minimise soil erosion. The access road and the portal areas shall be either hard pa ved or covered by landscaping a rea w here appropriate.</li> </ul>							
		• Streams near the Project site will be retained to maintain the original flow path. The drainage system will be designed to avoid flooding.							
		• Green areas / planting etc. should be introduced alongs ide the access road and within the portal areas, as far as possible, to minimise runoff pollution.							
		<ul> <li><u>Devices/ Facilities to Control Pollution</u></li> <li>Screening facilities such as standard gu lly g rating and trash grille, w ith spacing which is capable of scre ening o ff I arge substances such as fallen I eaves and rubbish should be provided at the inlet of drainage system.</li> </ul>							
		Road gullies with standard design and silt traps should be provided to							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		remove particles present i n stormwater ru noff, where appropriate.							
		Administrative Measures							
		Good management measures such as regular cle aning and sweeping of roa d su rface/ op en areas are suggested. The road surface/ ope n a rea c leaning should also be carried out prior to occurrence rainstorm.							
		• Manholes, as well as stormwater gullies, d itches pr ovided a t the Project s ite sh ould be regularly inspected and cleane d ( e.g. monthly). Additional inspection and c leansing should be carried out before forecast heavy rainfall.							
	Land Co	ontamination							
6.7.1	-	Further s ite w alkover and /or detailed land contamination assessment will be required for sites that are inaccessible or curre ntly i n ope ration / ye t t o be constructed (i.e. e xisting STSTW, David C amp and part of existing S ha Tin VDC, and p roposed A Kung K ok Shan R oad su rface magazine site within t he P roject b oundary). T he s ite walkover, de tailed land contamination assessment and if ne cessary, remediation w orks s hould b e c arried out after decommissioning of the sites	Existing STSTW, David Camp and VDC / Construction Phase	Project Proponent / Contractor		√		√ (for exist ing STS TW)	Guidance Note for Contaminated Land Assessment and Remediation, Practice Guide for Investigation and Remediation of Contaminated Land, Guidance Manual for Use of Risk-based Remediation Goals for Contaminated Land Management

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion Sta	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		but prior to re-development and should include the following:							
		Prior to the commencement of the SI works, review the CAP to confirm whe ther the proposed SI works (e.g. s ampling I ocations, testing parameters et c.) are s till valid and t o con firm the appropriate RBRGs I and use scenario for the development;							
		<ul> <li>Submit supplementary CAP(s), presenting the find ings of the above re view for EPD endorsement. If I and contamination i ssues were identified within D avid C amp or r part of existing VDC / proposed A Kung Kok Sha n Road s urface magazine si te wi thin t he P roject boundary i n th e further site walkover, fin dings o f th e site walkover and the proposal for SI works should also be presented in the supplementary CAP(s);</li> </ul>							
		Carry out SI works according to the supplementary CAP endorsed by EPD;							
		<ul> <li>Submit CAR(s), detailing findings of the SI works and na ture/extent of any soil /groundwater contamination, and , if contaminated ide ntified, RAP (s), discussing the app ropriate remedial methods and mitigation</li> </ul>							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Implementation Stage <sup>1</sup>				Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		measures, for the identified contamination, f or EPD agreement; and							
		• Carry out soil/groundwater remediation works ac cording to EPD agreed RAP and s ubmit RR(s) afterwards for EP D agreement. The remediation works and ag reement of RR should be completed prior to re- development.							
6.7.2	-	<ul> <li>If con tamination we re ide ntified, mitigation m easures as recommended in the RA P should be followed and should include the following:</li> <li>Excavation profiles must be properly designed an d e xecuted with at tention to t he r elevant requirements f or environment, health and safety;</li> <li>Excavation shall be carried out during dry se ason as far as possible to minimise contaminated runoff from contaminated soils;</li> </ul>	Project Site / Construction Phase	Contractor		~		√ (for exist ing STS TW)	Guidance Note for Contaminated Land Assessment and Remediation, Practice Guide for Investigation and Remediation of Contaminated Land, Guidance Manual for Use of Risk-based Remediation Goals for Contaminated Land Management
		<ul> <li>Supply of suitable clean backfill material (or t reated soil) af ter excavation;</li> <li>Stockpiling site(s) shall be lined with impermeable sheeting and bunded. S tockpiles shall be fully covered by impermeable sheeting to r educe d ust emission. If this is not practicable due to fr equent</li> </ul>							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	C	0	Dec	
		usage, r egular w atering shall be applied. However, watering shall be avoide d on stockpiles of contaminated soil t o minimise contaminated runoff.							
		• Vehicles containing any excavated materials shall be suitably covered to limit potential dust emissions or contaminated was tewater run-of f, and truck bodies and tai lgates shall be sealed to p revent any discharge du ring transport or during wet conditions;							
		• Speed control for the trucks carrying contaminated m aterials shall be enforced;							
		• Vehicle wheel and body washing facilities at the site's exist points shall be established and used; and							
		• Pollution control measures for air emissions (e.g. from biopile blower and h andling of ce ment), no ise emissions (e.g. f rom b lower or earthmoving e quipment), and water discharges (e.g. runoff control from treatment facility) shall be implemented and complied with relevant r egulations and guidelines.							

EIA Ref.	EM&A Log	Environmental Protection Measures	Duration of	Implementation Agent	Imple	ementa	ation S	Relevant Legislation & Guidelines	
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
	Hazard	to Life							
	Constru	ction Phase							
7.14.1	6.2.2	<ul> <li>The following recommendations a re justified to be implemented to meet the EIAO-TM requirements:</li> <li>The truck should be designed to minimise the amount of combustible in the cabin. The fuel carried in the fuel tank should also be minimised to re duce the duration of any fire;</li> <li>The accident involvement frequency of the exp losives delivery truck should be minimised through implementation of several administrative measures, such a s providing train ing pr ogramme to the drive r, re gular "tool box " briefing s ession, i mplementing a defensive dri ving attitude, selecting dr iver with good safety record, an d p roviding regular medical checks for the driver;</li> <li>Avoidance of returning unused explosives t o the magazine, only the required quantity of explosives for a p articular blast should b e transported;</li> <li>Maintain a minimum headway of 10 minutes be tween t wo</li> </ul>	Explosives dlivery route / Construction Phase	Contractor	~	N			EIAO-TM

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		consecutive truck convoys whenever practicable; and							
		• The fire involvement frequency should be minimised by car rying better types of f ire ext inguishers and with bigger capacity onbo ard of the explosives de livery truck. Emergency p lans and trainings could also be provided to make sure that the fire extinguishers are used adequately.							
7.14.2	6.2.3	The magazine should be designed, built, operated and ma intained i n accordance with M ines D ivision's guidelines and app ropriate indu stry best practice. In addition, the following recommendations should be implemented:	Magazine Site/ Construction Phase	Contractor	V	V			-
		The security plan should address different alert security level to reduce opportunity for arson or deliberate initiation of explosives;							
		• Emergency plan should be developed to address uncontrolled fire in magazine area, and drill of the e mergency p lan s hould be regularly carried out;							
		Suitable work control system should be set-up, such as an operational manual i ncluding Permit-to-Work system, to ensure that work act ivities unde rtaken							

EIA Ref.	EM&A Log	g	Location / Duration of	Implementation Agent	Imple	ementa	tion Sta	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		<ul> <li>during operation of the magazine are properly controlled;</li> <li>Good house-keeping within the magazine to ensu re no</li> </ul>							
		<ul> <li>combustible m aterials are accumulated;</li> <li>Good house-keeping outside the magazine stores t o e nsure no combustible m aterials are accumulated; and</li> </ul>							
		• Regular checking of the magazine store to ensure no water seepage through the roof, walls or floor.							
7.14.3	6.2.4	<ul> <li>The following recommendations should be implemented:</li> <li>Emergency plan should be developed to address uncontrolled fire d uring transport. Case of fire near an explosive delivery truck in jammed traffic should be included in the plan. Activation of fuel and battery isol ation switches on vehicle w hen f ire br eaks out should also be included in the emergency plant or educe likelihood of prolonged fire leading to explosion;</li> </ul>	To and from Magazine Site / Construction Phase	Contractor	1	1			-
		• Working guideline should be developed to define procedure for explosives transport dur ing adverse w eather such a s thunderstorm;							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		• Detonators should be transported separately f rom other Class 1 explosives. Separation of vehicles should also be maintained through the trip;							
		• Develop procedure to ensure the availability of parking space on site for the e xplosives de livery t ruck. Delivery should not be commenced i f p arking s pace o n site is not secured;							
		• Hot work or other activities should be banned in the vicinity of the explosives offload ing or charging activities;							
		• Lining should be provided within the t ransportation box on the vehicle;							
		• Fire screen should be used between cabin and the load on the vehicle;							
		Ensure packaging of detonators remains intact until handed over at blasting site;							
		Ensure that cartridged emulsion packages are not damaged before every trip; and							
		Use experienced driver with good safety record.							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
7.14.4	6.2.5	The following recommendations should be i mplemented for the s afe u se o f explosives:	CSTW / Construction Phase	Contractor	V	V			-
		Blast Charge Weight should be within M IC as spe cified for the given blast face;							
		• Temporary mitigation measures such as blast doors or heavy duty blast curtains should be installed at the portals or shafts and at suitable locations unde rground to prevent flyrock and cont rol the air overpressure;							
		• Multiple faces blasting will be carried out for the con struction of cavern i n t his project. G ood communication and c ontrol will need to be adopted in ensuring that the works are carried out safely;							
		• It is not intended to carry out complete e vacuation of the construction a reas and secure refuge areas s hould be identified to workers in the areas;							
		• A Chief Shotfirer and a Blasting Engineers hall be employed in addition to t he nor mal bla sting personnel to ensure that the works are safe and coordinated between blasting areas;							
		Shotfirer to be provided with a lightning detector, and appropriate							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		control measures s hould be in place;							
		• Speed limit for the diesel vehicle truck and bu lk e mulsion truck in the acce ss tunnel and cavern should be imposed. The truck may be escorted while underground to ensure route is clear from hazards and obstructions; and							
		• Hot work should be suspended during passage of the d iesel vehicle truck a nd b ulk e mulsion truck in the acce ss tun nel and cavern.							
		• A boulder survey should be undertaken ba sed on the likely PPV values that would result from the b lasting process. Those boulders s ubject to the v ibration higher than the allowab le limit should be strengthened, removed, or constructed with boulder fence, prior to the commencement of blasting.							
	Operatio	n Phase							
		Nil							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age <sup>1</sup>	Relevant Legislation & Guidelines		
	Ref.		Measures / Timing of Completion of Measures		Des	C	0	Dec			
	Ecological Impact (Terrestrial and Marine)										
	Constru	ction Phase									
8.8.2	7.2.1	Construction of access roads and other temporary works s hould be carefully designed (e.g. e levated road f or crossing streams) to a void / minimise habitat loss and fragmentation.	Project site – areas access road / Pre-Construction Phase	Design team / Project Proponent	1				-		
8.8.3	7.2.2	<ul> <li>Minimise habitat loss to nearby habitats and a ssociated w ildlife by implementing the f ollowing mitigation measures: -</li> <li>confining the works within the site boundary;</li> <li>controlling access of site staff to avoid damage to t he vegetation in surrounding areas; and</li> <li>placement of equipment or stockpile in the existing disturbed / urbanised land within the site boundary of the Project t o m inimise di sturbance t o vegetated areas;</li> </ul>	Project site / Construction Phase	Contractor		1			-		
8.8.3	7.2.2	Reinstatement p lanting should be implemented upon t he c ompletion of construction wo rks t o mini mise the ecological i mpact ar ising from t he temporary habitat loss	Project Site (Main Portal Area / Secondary Portal Area / Access Road / Temporary Works Area) /Construction Phase	Project Proponent	~	$\checkmark$		V			

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion Sta	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
8.8.2, 8.8.3 & 8.10	7.2.2	Detailed Vegetation Survey shall be conducted by a suitably qua lified botanist / e cologist wi thin the w orks area re quiring vegetation clearance prior to commencement of works to identify pl ant s pecies of c onservation importance. The potentially affected individuals	Proposed works areas (Main Portal, Secondary Portal, Access Road) / Pre-Construction Phase	Project Proponent / Qualified botanist or ecologist		V			
		shall be tagge d and fenced of f for preservation, and in the case of unavoidable loss, for transplantation to nearby suitable habitat(s).							
8.8.2, 8.8.3 & 8.10	7.3.1	A P rotection and Transplantation Proposal including the s ubsequent monitoring vi sit f or t he af fected plant species shou ld be prepared and conducted by a su itably qualified local ecologist. The Proposal should be submitted for appro val at least on e month before works commencement.	Recipient Site for transplanted species / Construction Phase	Project Proponent / Qualified botanist or ecologist		$\checkmark$			
		To r eview the pe rformance of the transplantation exercise, monitoring of transplanted flora should be conducted monthly a fter the transplantation throughout the cons truction phase . The parameters to be monitored should include the he alth c ondition and survival r ate of t he transplanted flora and presence of weedy species. Any observations and recommendations should be reported in mon thly EM&A reports							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
8.8.3	7.2.2	Mitigation m easures should b e implemented to control runoff from the construction site, as well as the adopting gu idelines and good si te practices for h andling and disposal of construction d ischarges in o rder t o minimise t he p otential i ndirect impact on the s treams (particularly S 2) resulting from site runoff.	Access Road on Nui Po Shan / Construction Phase	Contractor		$\checkmark$			ETWB TCW No. 5/2005
		Precautionary measures shou Id a Iso be i mplemented to minimise i ndirect impacts t o the streams, such as isolating the wor k si te by p lacing sandbags and silt curtains, covering up construction materials, debris and spoil to a void being washed into the stream, and p roperly collecting and treating construction effluent and sewage.							
8.8.3	7.2.2	Implement good site practice to further minimise impacts f rom d isturbance such as noise, air quality and water quality issues, such as: -	Project site / Construction Phase	Contractor		V			-
		• the use of quiet plant and EPD's QPME and the availability of British Standards 522 8 has be en considered;							
		• the use of movable noise barrier;							
		• the use of temporary noise screening struct ures o r purp ose- built temporary noise barriers;							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		• install site hoarding as temporary noise barrier whe re cons truction works are undertaken;							
		• only well-maintained plant should be operated on site and plant should be serviced regularly during the construction programme;							
		• Mitigation measures stipulated in the ProPEC C PN 1/94 "Construction Site Drainage" should be c omplied t o m inimise w ater quality impact;							
		• Installation of stand-by pump, emergency power supp ly and telemetry system to avoid se wage overflow and surcharge to sewerage s ystem due t o power/equipment failure.							
8.8.3	7.2.2	Minimise groundwater infiltration during cavern construction with the following water control strategies:-	Project site / Construction Phase	Contractor		$\checkmark$			-
		• Probing Ahead: As a normal practice, t he Contractor will undertake rigorous probing of the ground ahead of excavation works to identify zones of significant water inflow. The probe drilling results will be evaluated to de termine specific grouting re quirements in line with the tunnel / cavern advance. In such zones of significant water inflow that could oc cur as a r esult of discrete, permeable f eatures, the intent							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion Sta	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		would be to reduce overall inflow by means of cut-off grouting executed ahead of t he tunnel / cavern advance;							
		<ul> <li>Pre-grouting: Where water inflow quantities are exc essive, pre- grouting will be required to re duce the water inflow i nto t he t unnel / cavern. The pre-grouting w ill be achieved v ia a systematic and carefully specified p rotocol of grouting;</li> </ul>							
		• In principle, the grout pre-treatment would be designed on the basis of probe ho le drilling a head of the tunnel / cavern face;							
		• The installation of waterproof lining would also be adopted after the formation of the tunnels and caverns.							
8.8.3	7.2.2	In the e vent of excessive infiltration being ob served as a result of the tunnelling or e xcavation w orks e ven after incorporation of the water control strategies, pos t-grouting should be applied as far as practicable as described below:	Project site / Construction Phase	Contractor		V			-
		Post-grouting: Groundwater drawdown will be most likely due to inflows of w ater into t he tunnel / cavern that have not bee n sufficiently cont rolled b y the pre- grouting m easures in hi gh permeability area. Where t his							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	C	0	Dec	
		occurs post gr outing will be undertaken be fore the lin ing is installed. Whilst unlikely to be required in significant measure, such a contingency s hould be allowed for reduction in permeability of the tunnel / cavern sur round (by grouting) to limit inflow to acceptable levels.							
		The practical gr oundwater con trol measures stated above ar e pr oven technologies and have been extensively app lied i n o ther pa st projects. The se measures or ot her similar m ethods, as approved b y the Engineer to su it the w orks condition shall be applied to minimise the groundwater infiltration.							
8.8.3	7.2.2	In case seepage of gro undwater occurs, g roundwater should be pumped out from works areas and discharged to the storm system via silt trap. Uncontaminated groundwater from dewatering p rocess should al so be discharged to the storm system via silt removal facilities.		Contractor		$\checkmark$			-

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
8.8.3	7.2.2	Mitigation m easures recommended in the water quality impact assessment for controlling water quality impact will also serve t o pr otect m arine ec ological resources fro m ind irect impacts and ensure no unacce ptable impact on marine ecological resources.	Tolo Harbour / Construction Phase	Contractor and Operator		V			-
		Relevant government departments including EPD, WSD and AFCD as well as key stakeholders for mariculture and fisheries in To lo Harbour sho uld be informed of the THEES maintenance / emergency discharge event prior to any discharge.							
		It is recommended that the temporary effluent bypass event and the THEES maintenance period sh ould be shortened as far as possible.							
	Construc	tion and Operation Phase			I				I
8.8.3	7.2.2	Overall r eduction of glare du ring b oth construction a nd ope ration p hase should be considered. A b alance between I ighting for sa fety, an d avoiding e xcessive lighting c an be achieved through the use of directional lighting to avoid light spill into sensitive areas, and control/timing of lighting periods of some facilities, particularly at the se condary portal whi ch lies approximately 200 m northwest of Ma On Shan Country Park.	Project site / Construction and Operation Phase	Contractor and Operator		V	V		-

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	C	0	Dec	
8.8.3	7.2.2	During the de commissioning and demolition of t he exi sting STSTW, the direction and lighting periods should be controlled du ring a rdeid b reeding season (March to August) to minimise the potential indirect impact on Penfold Park Egretry and the ardeids flying over the existing STSTW.	Existing STSTW / Decommissioning / March to August	Contractor				1	-
8.10	7.3	It is anticipated that the construction of rock caverns would not have adverse impacts on groundwater in Nui Po Shan. Nonetheless, surface water level or g roundwater level near the caverns will be closely monitored during the construction and operation stage.	Project site / Construction and Operation Phase	Contractor and Operator		$\checkmark$	√		-
	Comper	satory Planting							I
8.8.4& 8.10.1	7.2.3	Compensatory pl anting w ould b e provided at main and secondary portal areas, and along the access road.	Main portal, secondary portal, and along access road	Project Proponent	V	V			DEVB TC(W) No. 7/2015
8.8.4 & 8.10.1	7.2.3	To facilitate s uccessful planting, a detailed Woodland Compensation Plan should be prepared by local ecologists with at least 10 y ears r elevant experience to form t he ba sis of the proposed compensatory planting. The Woodland Compensation Plan should include implementation details, management requirement, as well as monitoring r equirements ( e.g. frequency and p arameters) of t he	Compensatory planting area (Main portal, secondary portal, and along access road) / pre- construction	Project Proponent	V	V			

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		compensatory planting area. Approval of the Pl an s hould b e o btained f rom EPD at least three months before the prior to commencement of compensatory woodland planting.							
8.8.4 & 8.10.1	7.2.3	Upon t he c ompletion of planting, monitoring of the wood land compensation are as shou ld be implemented, with maintenance works (e.g. i rrigation, we eding, pru ning, control o f pests and diseases, replacement planting, r epair of damage, etc.) conducted as necessary.	Compensatory planting area (Main portal, secondary portal, and along access road) / Operation	Project Proponent / CSTW Operator			$\checkmark$		
	Fisherie	es Impact							
9.6	8.2	Potential impacts o n fi sheries resources and fishing o perations arising f rom the P roject have b een avoided and minimised by construction of a connection pipe s t o the e xisting emergency outfall of STSTW by trenchless m ethod unde rneath Sh ing Mun River with the least water quality impact. In add ition, the temporary effluent byp ass e vent for THEE S connection w ork w ould be synchronized within r egular THEES maintenance. The refore, additional water quality impact and fisheries impact from changes of water qua lity have been avoi ded. F urthermore, the THEES maintenance discharge would avoid the bl ooming se ason of algae (i.e. January to May) to minimise t he potential water qua lity impacts. It is	Tolo Harbour /Construction and Operation Phase	Project Proponent / Contractor	~	~			-

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		recommended that any THEES maintenance period sh ould be shortened as far as possible.							
9.6	8.2	Mitigation m easures recommended in the wate r quality impact assessment for controlling water quality impact will also serve to protect fisheries from indirect impacts and ensure no unacceptable impact on fisheries resources and operations. For more detailed mitigation measures regarding water quality refer to Sections 5.7.2 and 5.13.2 of the EIA Report.	Construction and Operation Phase	Contractor and Operator		V	$\checkmark$		-
9.6	8.2	Relevant government departments including EPD, WSD and AFCD as well as key stakeholders for mariculture and fisheries i n T olo H arbour s hould b e informed pr ior to t he T HEES maintenance / e mergency discha rge events.	Tolo Harbour / Construction and Operation Phase	Project Proponent		$\checkmark$	1		
	Landsc	ape and Visual Impact		·					
Table 10.10	-	CM1 - P reservation of E xisting Vegetation	Construction Sites/ Construction Phase	Project Proponent	V	V		$\checkmark$	DEVB TCW No. 7/2015 and latest Guidelines on Tree Preservation during Development issued by GLTM Section of DEVB
Table 10.10	-	CM2 - Transplanting of Affected Trees	Construction Sites/ Construction Phase	Project Proponent	V	V		$\checkmark$	DEVB TCW No. 7/2015 and the latest Guidelines on Tree Transplanting issued by GLTM Section of DEVB

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	tage 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
Table 10.10	-	CM3 - Compensatory Tree Planting	Construction Sites/ Construction Phase	Project Proponent	$\checkmark$	V		$\checkmark$	DEVB TCW No. 7/2015
Table 10.10	-	CM4 - Control of Night-time Lighting Glare	Construction Sites/ Construction Phase	Project Proponent	V	V		$\checkmark$	
Table 10.10	-	CM5 - E rection of Decorative S creen Hoarding	Construction Sites/ Construction Phase	Project Proponent	V	V		$\checkmark$	
Table 10.10	-	CM6 - M anagement o f C onstruction Activities and Facilities	Construction Sites/ Construction Phase	Project Proponent	V	V		$\checkmark$	
Table 10.10	-	CM7 - Reinstatement of Temporarily Disturbed Landscape Areas	Construction Sites/ Construction Phase	Project Proponent	V	V		$\checkmark$	
Table 10.11	-	OM1 - Tree and Shrub Planting at the Temporary Project Magazine Site after Completion of Engineering Works	Temporary Project Magazine Site / Operation Phase	Project Proponent	V	V	V		
Table 10.11	-	OM2 - Aesthetically pleasing design of Aboveground Structures	Tunnel Portals, Administration Building, Ventilation Buildings, Electrical Substations and Ventilation Shaft / Operation Phase	Project Proponent	V	V	V		

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
Table 10.11	-	OM3 - Aesthetically pleasing design of Highways Structures	Access Road to Ventilation Shaft / Operation Phase	Highways Department	$\checkmark$	V	$\checkmark$		
Table 10.11	-	OM4 - Reprovision of Cycle Track	Cycle track / Operation Phase	Highways Department	$\checkmark$	V	$\checkmark$		
Table 10.11	-	OM5 - Provision of Green Roof	Administration Building and Ventilation Buildings / Operation Phase	Project Proponent	1	V	V		
Table 10.11	-	OM6 - Provision of Buffer Planting	Main and Secondary Portal Areas / Operation Phase	Project Proponent	V	V	V		
Table 10.11	-	OM7 - Hydroseeding on the disturbed ground surface after demolition works prior to f uture r edevelopment of t he existing STSTW	Existing STSTW / Operation Phase	Lands Department (LandsD) or future development agent in existing STSTW	1	~	V		
Table 10.11	-	OM8 - Woodland Mix Planting on Soil Slopes	Soil Slopes / Operation Phase	Project Proponent	V	$\checkmark$	$\checkmark$		

EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	ation S	tage <sup>1</sup>	Relevant Legislation & Guidelines
Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
Cultura	l Heritage Impact							
10.1.1	No potential direct or indirect impact to cultural heritage r esource i s anticipated, and therefore no mitigation measures are required.	N/A	N/A					EIAO EIAO-TM Antiquities and Monuments Ordinance Guidelines for Cultural Heritage Impact Assessment
Wastes	Management Implications							
11.2.2	<ul> <li>Appropriate w aste hand ling, transportation and disposa I m ethods for a II w aste ar ising generated during the c onstruction w orks f or t he P roject should be implemented to ensure that construction wastes d o not e nter the nearby streams or drainage channel.</li> <li>It is an ticipated that adve rse impacts would not arise on the construction site, provided that good site pr actices a re strictly followed. Recommendations for good si te p ractices dur ing the construction activities include:</li> <li>Nomination of approved personnel, such as a site manager, to be responsible for g ood site practices, and making arrangements for collection of all</li> </ul>	Project Site Area / Construction Phase	Contractor		V		V	Waste Disposal Ordinance
	Log Ref. Cultura 10.1.1 Wastes	Log Ref.       Image: Ima	Log Ref.       Duration of Measures / Timing of Completion of Measures         10.1.1       No potential direct or indirect impact to cultural heritage r esource i s anticipated, and therefore no mitigation measures are required.       N/A         Wastes Management Implications       N/A         11.2.2       Appropriate w aste hand ling, transportation and disposa I m ethods for all w aste arising generated during the c onstruction works f or the P roject should be implemented to ensure that construction wastes d o not e net r the nearby streams or drainage channel.       Project Site Area / Construction Phase         It is an ticipated that adve rse impacts would not arise on the construction site, provided that good site practices a re strictly followed. Recommendations for good si te p ractices dur ing the construction activities include:       • Nomination of approved personnel, such as a site manager, to be responsible for g ood site practices, and making arrangements for collection of all	Log Ref.       Duration of Measures / Timing of Completion of Measures       Agent         10.1.1       No potential direct or indirect impact to cultural heritage r esource is anticipated, and therefore no mitigation measures are required.       N/A       N/A         Wastes Management Implications       N/A       N/A         11.2.2       Appropriate w aste hand ling, transportation and disposa I m ethods for all waste arising generated during the construction works for the P roject should be implemented to ensure that construction wastes d o not enter the nearby streams or drainage channel. It is an ticipated that adverse impacts would not arise on the construction site, provided that good site pr actices are strictly followed. Recommendations for good si te p ractices of an gaproved personnel, such as a site manager, to be responsible for g ood site practices, and making arrangements for collection of all       All the provest provide that practices are strictly followed. Recommendations for good si te p ractices of the provest personnel, such as a site manager, to be responsible for g ood site practices, and making       All the provest personnel, such as a site manager, to be responsible for g ood site practices, and making       All the provest personnel, such as a site manager, to be responsible for g ood site	Log Ref.       Information of completion of Measures / Timing of Completion of Measures       Agent       Information Dest         10.1.1       No potential direct or indirect impact to cultural heritage r esource is anticipated, and therefore no mitigation measures are required.       N/A       N/A       N/A         10.1.1       No potential direct or indirect impact to cultural heritage r esource is anticipated, and therefore no mitigation measures are required.       N/A       N/A         Wastes Management Implications       N/A       N/A       N/A         11.2.2       Appropriate w aste hand ling, transportation and disposa I m ethods for all waste arising generated during the construction works for the P roject should be implemented to ensure that construction wastes do not enter the nearby streams or drainage channel. It is an ticipated that adverse impacts would not arise on the construction ster, provided that good site pr actices are strictly followed. Recommendations for good si te p ractices dur ing the construction activities include:       Project Site Area / Construction Phase       Contractor         • Nomination of approved personnel, such as a site manager, to be responsible for g ood site practices, and making arrangements for collection of all       Project Site Area / Construction       Contractor	Log Ref.       Duration of Measures / Timing of Completion of Measures       Agent       I         10.1.1       No potential direct or indirect impact to cultural heritage resource i s anticipated, and therefore no mitigation measures are required.       N/A       N/A       N/A         10.1.1       No potential direct or indirect impact to cultural heritage resource i s anticipated, and therefore no mitigation measures are required.       N/A       N/A       I       I         Wastes Management Implications       Project Site Area / Construction the c onstruction works for the P roject should be implemented to ensure that construction wastes d o not enter the nearby streams or drainage channel.       Project Site Area / Construction Phase       Contractor       V         It is an ticipated that adverse impacts would not arise on the construction site, provided that good site practices are strictly followed. Recommendations for good si te p ractices dur ing the construction activities include:       Nomination of approved personnel, such as a site manager, to be responsible for g ood site practices, and making arrangements for collection of all       I       I	Log Ref.       Agent       Agent       Image of Completion of Measures / Image of Completion of Measures / Image of Completion of Measures / Image of Completion of Measures       Agent       Image of Completion of Measures / Image of Completion of Measures         10.1.1       No potential direct or indirect impact to cultural heritage resource is anticipated, and therefore no mitigation measures are required.       N/A       N/A       Image of Completion of Measures       Image of Completion of Completion of Measures       Image of Completion of Measures       Image of Completion of Measures       Image of Completion of Completion of Completion of Completion of Completion of Completion of Construction Phase       Image of Completion of Completion of Construction Phase       Image of	Log Ref.Duration of Measures / Timing of Completion of MeasuresAgentDesCODecCultural Heritage Impact10.1.1No potential direct or indirect impact to cultural heritager esource is anticipated, and therefore no mitigation measures are required.N/AN/AN/A10.1.1No potential direct or indirect impact to cultural heritager esource is anticipated, and therefore no mitigation measures are required.N/AProject Site Area / ContractorContractorN/AN/AInterpretation and disposa I m ethods for all waste arising generated during the construction works for the P roject should be implemented to ensure that construction wastes do not enter the nearby streams or drainage channel. It is an ticipated that adverse impacts would not atise on the construction site, provided that good site p ractices are strictly followed. Recommendations for good site p ractices during the construction activities include: <

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		Training of site personnel in proper waste management and chemical waste handling procedures.							
		<ul> <li>Provision of sufficient waste reception/ d isposal po ints, of a suitable v ermin-proof d esign t hat minimises windblown litter.</li> </ul>							
		<ul> <li>Arrangement for regular collection of waste for transport off-site and final disposal.</li> </ul>							
		Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.							
		<ul> <li>Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.</li> </ul>							
		<ul> <li>A recording system for the amount of wastes generated, recycled and disposed (inc luding the disposal sites) should be proposed.</li> </ul>							
		A Waste Management Plan should be prepared and shou ld be submitted t ot he E ngineer for approval. One may make reference t o ETWB T CW No. 19/2005 for details.							
		In order to monitor the disposal of C&D material at landfills and public filling areas, as appropriate, and to control fly tipping, a trip-ticket system should b e included as one of the contractual							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	C	0	Dec	
		requirements to be implemented by an Environmental Team undertaking the Environmental Monitoring a nd A udit work. O ne m ay m ake reference to DEVB TCW No.6/2010 for details.							
12.6.3	11.2.3	Good management and con trol of construction site activities / proce sses can minimise the generation of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practice s. Recommendations to achieve waste reduction include:	Project Site Area / Construction Phase	Contractor		V		V	Waste Disposal Ordinance
		<ul> <li>Segregate and store different types of construction related waste in d ifferent c ontainers, skips o r stockpiles to e nhance reuse or recycling of materials and the ir proper disposal.</li> </ul>							
		Provide separate labelled bins to segregate r ecyclable w aste su ch as aluminium cans from other general refuse generated by t he work force, and to e ncourage collection by individual collectors.							
		<ul> <li>Any unused chemicals or those with remaining functional capacity shall be recycled.</li> </ul>							
		<ul> <li>Maximising the use of reusable steel formwork t o r educe t he amount of C&amp;D material.</li> </ul>							
		Prior to disposal of C&D waste, it is recommended that w ood, steel							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion Sta	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		and other metals sha II be separated f or r e-use an d / or recycling to minimise the quantity of waste to be dis posed of to landfill.							
		<ul> <li>On-site crushing and sorting facilities a re be ing cons idered to reduce the rock s ize to fulfi II the size r equirements f rom relevant waste coll ection / t ransfer / disposal facilities;</li> </ul>							
		• Adopt proper storage and site practices to minimise the potential for damage to, or contamination of, construction materials.							
		• Plan the delivery and stock of construction materials carefully to minimise the am ount of surplus waste generated.							
		Adopt pre-cast construction method instead of c ast-in-situ method for cons truction o f concrete st ructures as much a s possible; and							
		Minimise over ordering of concrete, mo rtars and cement grout by doing careful check before ordering.							
		In add ition to the above measures, other specific mitigation measures are recommended below to m inimise environmental impacts during handling, transportation and disposal of wastes.							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	C	0	Dec	
12.6.4	11.2.4	Storage of materials on site may induce adverse e nvironmental impacts if n ot properly mana ged, r ecommendations to minimise the impacts include:	Project Site Area / Construction Phase	Contractor		$\checkmark$		$\checkmark$	-
		Waste, such as soil, should be handled and stored well to ensure secure c ontainment, t hus minimising the p otential of pollution;							
		Maintain and clean storage areas routinely;							
		<ul> <li>Stockpiling area shoul d be provided with c overs as m uch a s practicable and water spraying system to p revent materials from wind-blown or being washed away; and</li> </ul>							
		Different locations should be designated t o s tockpile each material to enhance reuse.							
12.6.4	11.2.4	Licensed waste haulers shou ld be employed for the collection and transportation of waste generated. The following measures should be enforced	Project Site Area / Construction Phase	Contractor		$\checkmark$		V	Waste Disposal Ordinance
		to minimise the po tential adve rse impacts:							Waste Disposal (Charges for Disposal of
		Remove waste in timely manner;							Construction Waste) Regulation
		Waste collectors should only collect wastes prescribed by their permits;							Land (Miscellaneous
		Impacts during transportation, such as dust and odour, should be							Provisions) Ordinance

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion Sta	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		mitigated by t he use of cove red trucks or in enclosed containers;							
		Obtain relevant waste disposal permits f rom the app ropriate authorities, in accordance with the Waste D isposal Ordinance ( Cap. 354), Waste Disposal (Charges for Disposal of Construction W aste) Regulation (Cap . 345 ) and the Land (Miscellaneous P rovisions) Ordinance (Cap. 28);							
		Waste should be disposed of at licensed wa ste disposal fa cilities; and							
		Maintain records of quantities of waste ge nerated, re cycled and disposed.							
12.6.4	11.2.4	Land transport will be used for transportation of e xcavated and stockpile materials. It is expected there will be 1260 vehicles per day for transporting waste du ring pe ak construction pha se. The tentative transportation routings for the disposal of various types of wastes are shown in Table 12.4. The transportation routing may be changed subject to the traffic conditions. Nevertheless, it is anticipated that t here is no adverse impact f rom the waste d uring transportation with the implementation of appropriated measures (e.g. using water-tight contai ners and cove red trucks).	Transportation Route of Waste / Construction Phase	Contractor		1			-

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
12.6.4	11.2.4	In order to monitor the disposal of C&D materials at PFRFs and landfills and to control fly-tipping, a trip -ticket system should be established in accordance with D EVB TCW No. 6 /2010. A recording s ystem for the amount of waste ge nerated, re cycled and disposed, including the disposal sites, should also be set up. Warning signs should be pu t up to re mind the designated d isposal s ites. C lose- circuited television s hould be installed at the vehicular entrance and exit of the site as a dditional m easures to pr event fly-tipping.	Project Site Area / Construction Phase	Contractor		~		~	DEVB TCW No. 6/2010
12.6.4	11.2.5	In add ition to the above ge neral measures, other specific m itigation measures on h andling t he C &D materials and materials generated from site formation and demolition work are recommended be low, w hich should form the basis of the WMP to be prepared by the con tractor(s) in construction phase.	Project Site Area / Construction Phase	Contractor		$\checkmark$		$\checkmark$	Technical Circular (Works) No. 19/2005 Environmental Management on Construction Site
12.6.5	11.2.5	In order to m inimise t he i mpact resulting fr om collection a nd transportation of C&D materials for off- site d isposal, the exc avated m aterial arising from si te f ormation and foundation works should be reused on- site as ba ckfilling material and for landscaping works as far as practicable. O ther mitigation requirements are listed below:	Project Site Area / Construction Phase	Contractor		V		V	Waste Disposal Ordinance ETWB TCW No.19/2005 DEVB TCW No. 6/2010

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion Sta	age <sup>1</sup>	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		A WMP, which becomes part of the EMP, should be prepared in accordance with ET WB T CW No.19/2005;							
		• A recording system for the amount of wastes generated, recycled and disposed (inc luding the disposal sites) should be adopted for easy tracking; and							
		<ul> <li>In order to monitor the disposal of C&amp;D materials a t pu blic filling facilities and landfills and to control fly-tipping, a trip-ticket sy stem should be adopted (refer to DEVB TCW No. 6/2010).</li> </ul>							
		It is recommended that s pecific a reas should be provided by the Contractors for sorting and to pr ovide te mporary storage areas ( if re quired) for the sorted materials.							
12.6.5	11.2.5	The Contactor shoul d prepare and implement an EMP in accordance with ETWB TC W No.19/2005, w hich describes the arrangements for avoidance, reuse, recovery, recycling, storage, c ollection, t reatment and disposal of d ifferent categor ies of waste t o b e g enerated from construction a ctivities. Such a management p lan should incorporate site specific fa ctors, such as the designation of are as for segregation and temporary storage of reusable and recyclable materials. The EMP should	Project Site Area / Construction Phase	Contractor		$\checkmark$			ETWB TCW No.19/2005

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		be submitted t o the Eng ineer for approval. The Contractor should implement waste management practices in the E MP throughout the construction stage of the Project. The EMP should be reviewed regularly and updated by the Contractor, pr eferably on a monthly basis.							
12.6.5	11.2.5	All surplus C&D materials arising from or i n connection w ith construction works should become the property of the Cont ractor when it is re moved unless othe rwise stated. The Contractor wo uld be responsible for devising a system to work for on- site sorting of C&D materials and promptly removing a II so rted and proce ss materials arising from the construction activities to minimise temporary stockpiling on-site. The system should be included in the EMP identifying the source of generation, e stimated quantity, ar rangement for on-site sorting, co llection, te mporary sto rage areas and frequency of collect ion by recycling Contractors or frequency of removal off-site.	Project Site Area / Construction Phase	Contractor		V		~	-
12.6.6	11.2.6	The practices of good housekeeping for CST W li sted be low sho uld be followed to a meliorate any odour impact fr om handl ing, c ollection, transportation and disposal of sludge:	Operation Phases	Operator			V		Waste Disposal Ordinance

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Imple	ementa	tion St	age 1	Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	C	0	Dec	
		Screens shoul d be cleaned regularly t o re move any accumulated organic debris							
		Grit and screening tr ansfer systems sho uld be flushed regularly w ith wa ter to remove organic debris and grit							
		Grit and screened materials should be transferred to closed containers							
		Scum and grease collection wells and t roughs should be emptied and flushed r egularly to p revent putrefaction o f accumulated organics							
		Skim and remove floating solids and grease from primary clarifiers regularly							
		• Frequent sludge withdrawal from tanks is necessary to prevent the production of gases							
		• Sludge should be transported to the STF by water-tight containers to a void H ydrogen Su Iphide (H <sub>2</sub> S)/odour emission and ingress of water into the containers which would lowe r the s ludge dryness during transportation							
		Sludge cake should be transferred to closed containers							
		Sludge containers should be flushed with water regularly							

EIA Ref.	EM&A Log	Environmental Protection Measures	Location / Duration of	Implementation Agent	Implementation Stage <sup>1</sup>				Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	C	0	Dec	
		Sludge trucks and containers should be washed th oroughly before leaving the CSTW to avoid any odou r nuisance du ring transportation							
12.6.6	11.2.6	In a ddition, a II wastewater g enerated from the sludge de watering proce ss and all contaminated water from the cleaning operations recommended for odour c ontrol wi II be diverted to the relocated STSTW for proper treatment.	Operation Phases	Operator			V		Waste Disposal Ordinance
12.6.7	11.2.7	If chemical wastes are produced at the construction site or du ring operation, the Cont ractor du ring construction or the ope rator du ring operation will be required to register with the EP D as a chemical waste producer and to follow the gu idelines stated in the Code of Practice on the Packaging, L abelling and Storage of Chemical W astes. Good qu ality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored se parately. Appropriate labels should be e securely attached on each chemical w aste container indicating the corresponding chemical ch aracteristics of the chemical waste, such as explosive, flammable, oxid ising, i rritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to the l icensed Chemical Waste T reatment Centre, or other	Construction and Operation Phases	Contractor / Operator		√	V		Waste Disposal (Chemical Waste) (General) Regulation Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes

Ref. Lo	EM&A Log		Duration of	Implementation Agent	Implementation Stage <sup>1</sup>				Relevant Legislation & Guidelines
	Ref.		Measures / Timing of Completion of Measures		Des	С	0	Dec	
		licensed fa cilities, i n ac cordance with the Waste Disposal (Chemical Waste) (General) Regulation.							
12.6.8	11.2.8	Recycling of waste pa per, aluminium cans and plastic bottles shou ld be encouraged, it is re commended to place clearly labelled recycling bins at designated locations which co uld be accessed conveniently. Other general refuse should be separated from chemical and indust rial waste by providing separated bins for storage to maximise the recyclable volume.	Construction and Operation Phases	Contractor / Operator		V	V		Public Health and Municipal Services Ordinance (Cap.132)
12.6.8	11.2.8	A reput able licensed was te co llector should be employed to remove general refuse on a daily bas is to minimise odour, pest and litter impacts.	Construction and Operation Phases	Contractor / Operator		$\checkmark$	$\checkmark$		Public Health and Municipal Services Ordinance (Cap. 132)
	Health I	mpact							
-	-	Not applicable.							



Appendix 3.1

Action and Limit Level



# Action and Limit Level

# Action and Limit Level for Noise Monitoring

		Limi	Limit Level (dB(A))					
Monitoring Station	Action Level	0700-1900 hrs on normal weekdays	0700-2300 hrs on holidays (including Sundays); and 1900-2300 hrs on all days <sup>2</sup>	2300-0700 hrs of all days <sup>2</sup>				
CM1		65 / 70 <sup>1</sup>						
CM2(A)	When one	65 / 70 <sup>1</sup>		45 / 50 / 55 <sup>3</sup>				
CM3	documented complaint is	65 / 70 <sup>1</sup>	60 / 65 / 70 <sup>3</sup>					
CM4	received	75						
CM5		75						

Remark 1: Limit level of CM1, CM2(A) and CM3 reduce to 65 dB (A) during examination periods if any.

# Action and Limit Level for Air Quality Monitoring

Monitoring Locations	1-hour TSP Level in μg/m3					
	Action Level	Limit Level				
AM1	294	500				
AM2	325	500				
AM3(A)	360	500				
AM4	297	500				
AM5	349	500				

Remark 2: Construction noise during restricted hours is under the control of Noise Control Ordinance Limit Level to be selected based on Area Sensitivity Rating.

Remark 3: Limit Level for restricted hour monitoring shall act as reference level only. Investigation would be conducted on CNP compliance if exceedance recorded during restricted hour noise monitoring period.



Appendix 4.1

Air Quality Monitoring Results and Graphical Presentations

# Report on 1-hour TSP monitoring at AM1 - Ah Kung Kok Fishermen Village

Action Level (µg/m3) -	294
Limit Level (µg/m3) -	500

Date	Weather Condition	Time	Mass Concentration (µg/m3)
03/03/2021	Fine	08:54	62
03/03/2021	Fine	09:55	57
03/03/2021	Fine	10:56	59
09/03/2021	Fine	08:38	47
09/03/2021	Fine	09:39	45
09/03/2021	Fine	10:40	40
15/03/2021	Fine	08:14	47
15/03/2021	Fine	09:15	25
15/03/2021	Fine	10:16	22
20/03/2021	Fine	08:39	36
20/03/2021	Fine	09:40	25
20/03/2021	Fine	10:41	23
26/03/2021	Fine	08:43	15
26/03/2021	Fine	09:43	13
26/03/2021	Fine	10:44	14
01/04/2021	Fine	10:20	55
01/04/2021	Fine	13:00	63
01/04/2021	Fine	14:00	58
07/04/2021	Fine	13:22	26
07/04/2021	Fine	14:23	20
07/04/2021	Fine	15:24	37
09/04/2021	Fine	08:41	49
09/04/2021	Fine	09:42	47
09/04/2021	Fine	10:43	47
15/04/2021	Fine	09:12	48
15/04/2021	Fine	10:13	37
15/04/2021	Fine	13:00	30
21/04/2021	Fine	08:51	24
21/04/2021	Fine	09:52	23
21/04/2021	Fine	10:53	24
27/04/2021	Fine	08:53	34
27/04/2021	Fine	09:54	43
27/04/2021	Fine	10:55	61
03/05/2021	Fine	08:33	25
03/05/2021	Fine	09:34	20
03/05/2021	Fine	10:35	15
08/05/2021	Fine	08:35	19
08/05/2021	Fine	09:36	18
08/05/2021	Fine	10:36	18
14/05/2021	Fine	08:28	11
14/05/2021	Fine	09:29	8
14/05/2021	Fine	10:30	9
20/05/2021	Fine	08:34	28
20/05/2021	Fine	09:35	28
20/05/2021	Fine	10:36	28
26/05/2021	Fine	08:57	27
26/05/2021	Fine	09:58	17
26/05/2021	Fine	11:00	16

Report on 1-hour TSP monitoring at AM2 - Block H, Kam Tai Court

Action Level (µg/m3) -	325
Limit Level (µg/m3) -	500

Date	Weather Condition	Time	Mass Concentration (µg/m3)
03/03/2021	Fine	09:04	45
03/03/2021	Fine	10:05	47
03/03/2021	Fine	13:00	55
09/03/2021	Fine	11:00	47
09/03/2021	Fine	13:00	38
09/03/2021	Fine	14:01	42
15/03/2021	Fine	08:57	52
15/03/2021	Fine	09:58	44
15/03/2021	Fine	10:59	34
20/03/2021	Fine	08:54	39
20/03/2021	Fine	09:55	18
20/03/2021	Fine	10:56	16
26/03/2021	Fine	09:02	48
26/03/2021	Fine	10:03	20
26/03/2021	Fine	13:00	22
01/04/2021	Fine	09:09	21
01/04/2021	Fine	10:10	24
01/04/2021	Fine	13:00	21
07/04/2021	Fine	13:00	31
07/04/2021	Fine	14:01	29
07/04/2021	Fine	15:02	30
09/04/2021	Fine	09:13	17
09/04/2021	Fine	10:14	18
09/04/2021	Fine	13:00	17
15/04/2021	Fine	09:32	127
15/04/2021	Fine	10:33	117
15/04/2021	Fine	13:00	116
21/04/2021	Fine	08:53	76
21/04/2021	Fine	09:54	76
21/04/2021	Fine	10:55	81
27/04/2021	Fine	09:09	95
27/04/2021	Fine	10:10	88
27/04/2021	Fine	13:00	50
03/05/2021	Fine	09:56	63
03/05/2021	Fine	10:57	69
03/05/2021	Fine	13:00	43
08/05/2021	Fine	08:40	38
08/05/2021	Fine	09:41	39
08/05/2021	Fine	10:42	41
14/05/2021	Fine	09:07	19
14/05/2021	Fine	10:08	14
14/05/2021	Fine	13:00	14
20/05/2021	Fine	08:57	32
20/05/2021		09:58	32
	Fine		34 32
20/05/2021	Fine	10:59	
26/05/2021	Fine	09:09	33
26/05/2021	Fine	10:10	30
26/05/2021	Fine	13:00	21

Report on 1-hour TSP monitoring at AM3(A) - Kowloon City Baptist Church Hay Nien Primary School

Action Level (µg/m3) -	360
Limit Level (µg/m3) -	500

Date	Weather Condition	Time	Mass Concentration (µg/m3)
03/03/2021	Fine	11:00	40
03/03/2021	Fine	13:00	46
03/03/2021	Fine	14:01	51
09/03/2021	Fine	13:00	42
09/03/2021	Fine	14:01	39
09/03/2021	Fine	15:02	36
15/03/2021	Fine	13:00	42
15/03/2021	Fine	14:01	39
15/03/2021	Fine	15:02	40
20/03/2021	Fine	08:21	20
20/03/2021	Fine	09:22	12
20/03/2021	Fine	10:23	14
26/03/2021	Fine	08:37	27
26/03/2021	Fine	09:38	27
26/03/2021	Fine	10:39	29
01/04/2021	Fine	10:22	26
01/04/2021	Fine	13:00	25
01/04/2021	Fine	14:01	26
07/04/2021	Fine	13:07	26
07/04/2021	Fine	14:08	25
07/04/2021	Fine	15:09	24
09/04/2021	Fine	08:30	30
09/04/2021	Fine	09:31	34
09/04/2021	Fine	10:32	37
15/04/2021	Fine	08:59	32
15/04/2021	Fine	10:00	29
15/04/2021	Fine	11:01	28
21/04/2021	Fine	08:14	60
21/04/2021	Fine	09:15	61
21/04/2021	Fine	10:16	63
27/04/2021	Fine	08:37	18
27/04/2021	Fine	09:38	20
27/04/2021	Fine	10:39	25
03/05/2021	Fine	08:48	63
03/05/2021	Fine	09:49	41
03/05/2021	Fine	10:50	50
08/05/2021	Fine	08:38	24
08/05/2021	Fine	09:39	19
08/05/2021	Fine	10:40	19
14/05/2021	Fine	08:38	21
14/05/2021	Fine	09:39	17
14/05/2021	Fine	10:40	18
20/05/2021	Fine	08:23	38
		08.23	38
20/05/2021	Fine		
20/05/2021	Fine	10:24	38
26/05/2021	Fine	08:40	15
26/05/2021	Fine	09:41	20
26/05/2021	Fine	10:42	22

Report on 1-hour TSP monitoring at AM4 - Wellborn Kindergarten

Action Level (µg/m3) -	297
Limit Level (µg/m3) -	500

Date	Weather Condition	Time	Mass Concentration (µg/m3)
03/03/2021	Fine	11:00	39
03/03/2021	Fine	13:00	47
03/03/2021	Fine	14:01	42
09/03/2021	Fine	13:00	38
09/03/2021	Fine	14:01	42
09/03/2021	Fine	15:02	37
15/03/2021	Fine	13:00	46
15/03/2021	Fine	14:01	49
15/03/2021	Fine	15:02	41
20/03/2021	Fine	08:27	17
20/03/2021	Fine	09:28	8
20/03/2021	Fine	10:29	7
26/03/2021	Fine	08:26	16
26/03/2021	Fine	09:26	16
26/03/2021	Fine	10:27	19
01/04/2021	Fine	10:28	12
01/04/2021	Fine	13:00	14
01/04/2021	Fine	14:01	12
07/04/2021	Fine	13:03	52
07/04/2021	Fine	14:04	45
07/04/2021	Fine	15:05	42
09/04/2021	Fine	08:37	29
09/04/2021	Fine	09:38	31
09/04/2021	Fine	10:39	34
15/04/2021	Fine	08:48	33
15/04/2021	Fine	09:49	32
15/04/2021	Fine	10:49	32
21/04/2021	Fine	08:19	69
21/04/2021	Fine	09:20	67
21/04/2021	Fine	10:21	68
27/04/2021	Fine	08:42	22
27/04/2021	Fine	09:43	21
27/04/2021	Fine	10:43	24
03/05/2021	Fine	08:52	56
03/05/2021	Fine	09:53	30
03/05/2021	Fine	10:54	29
08/05/2021	Fine	08:46	23
08/05/2021	Fine	09:47	16
08/05/2021	Fine	10:48	15
14/05/2021	Fine	08:45	29
14/05/2021	Fine	09:46	24
14/05/2021	Fine	10:47	27
20/05/2021	Fine	08:43	33
20/05/2021	Fine	09:44	47
20/05/2021	Fine	10:45	44
26/05/2021	Fine	08:46	20
26/05/2021	Fine	09:47	13
26/05/2021	Fine	10:48	12
20/00/2021	i iiic	10.40	14

Report on 1-hour TSP monitoring at AM5 - The NAAC Harmony Manor


Action Level (µg/m3) -	349
Limit Level (µg/m3) -	500

Date	Weather Condition	Time	Mass Concentration (µg/m3)
03/03/2021	Fine	08:18	44
03/03/2021	Fine	09:19	37
03/03/2021	Fine	10:20	41
09/03/2021	Fine	08:21	33
09/03/2021	Fine	09:22	30
09/03/2021	Fine	10:23	39
15/03/2021	Fine	08:25	39
15/03/2021	Fine	09:26	35
15/03/2021	Fine	10:27	43
20/03/2021	Fine	08:49	28
20/03/2021	Fine	09:50	34
20/03/2021	Fine	10:51	30
26/03/2021	Fine	09:08	89
26/03/2021	Fine	10:09	64
26/03/2021	Fine	13:00	62
01/04/2021	Fine	10:16	24
01/04/2021	Fine	13:00	30
01/04/2021	Fine	14:01	26
07/04/2021	Fine	13:37	42
07/04/2021	Fine	14:47	39
07/04/2021	Fine	15:37	40
09/04/2021	Fine	08:53	43
09/04/2021	Fine	09:53	47
09/04/2021	Fine	10:53	44
15/04/2021	Fine	09:14	33
15/04/2021	Fine	10:15	20
15/04/2021	Fine	13:00	16
21/04/2021	Fine	08:45	15
21/04/2021	Fine	09:46	14
21/04/2021	Fine	10:47	15
27/04/2021	Fine	08:58	74
27/04/2021	Fine	09:59	70
27/04/2021	Fine	11:00	59
03/05/2021	Fine	08:08	58
03/05/2021	Fine	09:09	84
03/05/2021	Fine	10:10	116
08/05/2021	Fine	08:21	13
08/05/2021	Fine	09:22	13
08/05/2021 14/05/2021	Fine	10:23	14
	Fine	08:15	
14/05/2021	Fine	09:16	10
14/05/2021	Fine	10:17	8
20/05/2021	Fine	08:42	26
20/05/2021	Fine	09:43	28
20/05/2021	Fine	10:44	23
26/05/2021	Fine	08:50	24
26/05/2021	Fine	09:51	14
26/05/2021	Fine	10:52	19

am

Service Contract No. STW 01/2021 Environmental Team for Relocation of Sha Tin Sewage Treatment Works to Caverns –

Site Preparation and Access Tunnel Construction





am


Service Contract No. STW 01/2021 Environmental Team for Relocation of Sha Tin Sewage Treatment Works to Caverns –

Site Preparation and Access Tunnel Construction

Graphic Presentation of TSP Result









Appendix 4.2

Noise Monitoring Results and Graphical Presentations



Service Contract No. STW 01/2021 Environmental Team for Relocation of Sha Tin Sewage Treatment Works to Caverns – Site Preparation and Access Tunnel Construction

Noise Monitoring Result

#### Day Time (0700 - 1900hrs on normal weekdays)

Location: CM1 - G/F, Wellborn Kindergarten

				Measur	Measurement Noise Level		Limit Level
Date	Time	Weather	Wind Speed	Leq	L10	L90	Leq
			(m/s)		Uni	t: dB(A), (3	30min)
03/03/2021	14:03	Cloudy	0.0	55.4	58.8	49.3	70
09/03/2021	14:32	Fine	0.0	56.6	59.1	52.5	70
15/03/2021	14:45	Fine	0.0	55.1	60.9	53.4	70
24/03/2021	13:40	Fine	0.2	57.2	60.8	54.5	70
01/04/2021	10:50	Fine	0.0	57.0	59.2	52.5	70
09/04/2021	11:05	Fine	0.2	54.6	58.1	49.9	70
15/04/2021	11:15	Cloudy	0.0	52.1	55.8	47.4	70
20/04/2021	10:55	Fine	1.0	53.9	56.4	47.6	70
27/04/2021	10:20	Cloudy	0.0	54.6	56.4	50.9	70
03/05/2021	10:55	Cloudy	0.1	53.6	55.3	45.8	70
14/05/2021	10:50	Fine	0.0	51.1	54.7	44.6	70
17/04/2021	10:30	Fine	0.0	52.9	56.4	46.5	70
26/05/2021	13:35	Cloudy	0.0	51.8	55.2	46.3	70

 $^{\ast}$  Limit level of noise monitoring station CM1 was adjusted to 65dB(A) during examination period.

Location: CM2(A) - G/F, Kowloon City Baptist Church Hay Nien Primary School

				Measure	ement Noi	se Level	Limit Level
Date	Time	Weather	Wind Speed	Leq	L10	L90	Leq
			(m/s)		Unit	: dB(A), (30	-min)
03/03/2021	13:13	Cloudy	0.0	61.4	63.2	58.7	70
09/03/2021	15:22	Fine	0.0	62.6	66.2	59.4	70
15/03/2021	15:26	Fine	0.0	57.5	62.7	54.2	70
24/03/2021	13:00	Fine	0.1	58.2	63.0	55.7	70
01/04/2021	10:15	Fine	0.3	61.6	63.9	57.4	70
09/04/2021	10:25	Fine	0.5	62.0	65.8	59.3	70
15/04/2021	10:40	Cloudy	0.1	63.4	66.7	60.5	70
20/04/2021	10:20	Fine	0.2	62.7	66.2	57.6	70
27/04/2021	11:00	Cloudy	0.0	61.1	62.3	59.4	65
03/05/2021	10:20	Cloudy	0.2	61.3	64.7	56.4	65
14/05/2021	10:15	Fine	0.0	62.8	66.1	57.3	65
17/04/2021	09:50	Fine	0.3	61.6	65.2	56.7	65
26/05/2021	13:00	Cloudy	0.0	60.5	64.3	57.8	70

Location: CM3 - R/F, S.K.H. Ma On Shan Holy Spirit Primary School

				Measurement Noise Level			Limit Level
Date	Time	Weather	Wind Speed	Leq	L10	L90	Leq
			(m/s)		Uni	t: dB(A), (3	i0min)
04/03/2021	10:25	Fine	0.8	64.6	66.9	59.2	70
09/03/2021	10:36	Fine	0.4	63.9	67.2	60.7	70
16/03/2021	10:12	Fine	0.7	64.5	70.4	61.2	70
24/03/2021	09:10	Fine	0.3	63.7	66.8	58.5	70
01/04/2021	09:30	Fine	0.2	63.2	66.7	59.5	70
09/04/2021	09:35	Fine	0.3	63.9	67.2	58.4	70
15/04/2021	09:50	Cloudy	0.4	62.6	66.1	57.5	70
20/04/2021	09:30	Fine	0.3	63.4	67.0	58.7	70
27/04/2021	09:40	Cloudy	0.0	64.8	67.7	60.2	70
03/05/2021	09:40	Cloudy	0.5	62.5	66.1	58.6	70
14/05/2021	09:30	Fine	0.2	61.2	64.5	57.0	70
17/04/2021	11:20	Fine	0.6	63.8	67.1	57.8	70
26/05/2021	09:30	Fine	0.0	62.7	65.4	56.6	70
* Limit level of no	oise monitorii	ng station CI	∕l3 was adjuste	ed to 65dE	B(A) during	) examinat	ion period.

Location: CM4 - G/F, Ah Kung Kok Fishermen Village


				Measurement Noise Level		Limit Level	
Date	Time	Weather	Wind Speed	Leq	L10	L90	Leq
			(m/s)		Uni	t: dB(A), (3	80min)
03/03/2021	14:52	Cloudy	0.0	62.6	66.3	57.8	75
10/03/2021	16:45	Cloudy	0.0	63.2	67.7	59.4	75
15/03/2021	16:00	Fine	0.0	66.2	69.7	62.4	75
24/03/2021	17:00	Fine	0.0	60.4	62.6	56.3	75
01/04/2021	17:00	Fine	0.0	61.1	63.4	56.8	75
07/04/2021	17:30	Fine	0.0	61.9	63.7	58.0	75
15/04/2021	17:10	Cloudy	0.0	61.6	63.6	58.1	75
20/04/2021	17:00	Fine	0.0	60.4	62.5	56.3	75
27/04/2021	17:05	Cloudy	0.0	59.1	61.2	55.3	75
03/05/2021	17:05	Cloudy	0.0	62.6	63.8	60.0	75
14/05/2021	17:00	Fine	0.0	62.7	64.2	60.8	75
20/05/2021	17:00	Fine	0.0	61.3	63.7	59.4	75
25/05/2021	17:00	Cloudy	0.0	63.5	65.9	58.5	75


Location: CM5 - R/F, The Neighbourhood Advice-Action Council Harmony Manor

				Measurement Noise Level		Limit Level	
Date	Time	Weather	Wind Speed	Leq	L10	L90	Leq
			(m/s)		Uni	t: dB(A), (3	30min)
03/03/2021	08:20	Cloudy	0.00	61.2	66.5	53.6	75
09/03/2021	08:25	Fine	0.30	59.4	64.5	55.2	75
15/03/2021	08:28	Fine	0.20	57.8	62.4	54.6	75
26/03/2021	13:30	Fine	0.00	60.3	64.8	56.1	75
01/04/2021	14:00	Fine	0.50	62.9	65.2	59.4	75
07/04/2021	15:00	Fine	0.30	63.5	66.8	59.8	75
15/04/2021	13:00	Cloudy	0.20	61.4	64.0	57.3	75
21/04/2021	13:30	Fine	0.40	62.6	65.9	58.2	75
27/04/2021	15:00	Cloudy	0.00	58.8	64.1	54.4	75
03/05/2021	15:00	Cloudy	0.40	61.4	63.0	57.5	75
14/05/2021	08:30	Fine	0.20	62.7	65.4	58.6	75
20/05/2021	11:20	Fine	0.40	59.8	62.3	55.4	75
26/05/2021	14:45	Cloudy	0.00	60.3	63.2	56.3	75




Graphic Presentation of Noise Monitoring Result







#### Graphic Presentation of Noise Monitoring Result Day Time (0700 - 1900hrs on normal weekdays)



# Evening Time (1900 - 2300hrs)

Date	Weather	Time	Meas	urement Nois	e Level	Mean Noise Level	Baseline Level Range (mean level)		Major Construction	Other Noise Source(s)		
Date	weather	Time	Leq	L10	L90	Leq (5min)	Leq	Leq	Noise Source(s)	Other Noise Source(s)		
				dB(A), (5-min	)		Unit:	dB(A), (5-min)				
		22:27	58.9	64.4	56.2							
		22:32	59.1	63.6	57.8	1						
03/03/2021	Cloudy	22:37	60.6	62.2	57.4	60	53.5-70.9	58	nil	Traffic		
03/03/2021	Cloudy	22:42	61.2	64.6	57.6	00	(mean 56.7)	56	1111	Trailic		
		22:47	61.6	63.8	57.5							
		22:52	61.2	64.4	56.9							
		22:22	56.9	60.2	53.6	58						
	22:2	22:27	58.5	62.1	54.3				nil	Traffic		
10/03/2021	Fine	22:32	54.8	59.4	49.2		53.5-70.9	50				
10/03/2021	TINC	22:37	56.9	63.4	50.8		(mean 56.7)	50				
		22:42	59.7	65.4	53.6							
		22:47	58.3	62.8	54.4							
		22:20	58.2	60.6	55.4							
		22:25	57.6	60.8	54.6							
15/03/2021	Fine	22:30	61.4	64.6	58.3	59	53.5-70.9	55	nil	Traffic		
13/03/2021	THIC	22:35	62.1	66.7	58.5	00	(mean 56.7)	55		Traine		
		22:40	59.2	61.9	56.4							
		22:45	55.7	59.1	52.6							
		20:00	59.2	61.8	54.4							
		20:05	59.8	62.2	55.2	J						
24/03/2021	Fine	20:10	59.3	62.3	53.2	59	53.5-70.9	55	nil	Traffic		
2-+/03/2021	1 me	20:15	59.2	61.8	54.2	55	(mean 56.7)			Tallic		
		20:20	58.3	61.0	52.1	]						
		20:25	59.0	61.7	52.9							

# Evening Time (1900 - 2300hrs)

Date	Weather	Time	Meas	urement Nois	e Level	Mean Noise Level	Baseline Level Range (mean level)	Construction Noise Level (baseline correction)	Major Construction	Other Noise Source(s)	
Date	weather	Time	Leq	L10	L90	Leq (5min)	Leq	Leq	Noise Source(s)		
				dB(A), (5-min)			Unit:	dB(A), (5-min)			
		19:00	61.9	63.6	58.5						
		19:05	61.0	62.9	57.8						
01/04/2021	Fine	19:10	61.0	62.9	58.0	61	53.5-70.9	60	nil	Traffic	
01/04/2021	T IIIC	19:15	61.3	63.3	57.6	01	(mean 56.7)	00	111	Traine	
		19:20	61.7	63.5	57.7						
		19:25	61.1	63.1	57.3						
		22:00	59.5	62.1	53.8						
		22:05	59.3	61.8	54.7			56			
07/04/2021	Fine	22:10	59.8	62.3	54.1	60	53.5-70.9 (mean 56.7)		nil	Traffic	
0770472021	1 me	22:15	60.3	62.7	54.3	00		50	1111		
		22:20	59.1	61.6	53.9						
		22:25	59.3	61.6	54.2						
		20:00	61.2	63.5	56.1	61	53.5-70.9 (mean 56.7)	59			
	Cloudy	20:05	61.4	63.7	56.3				nil	Traffic	
15/04/2021		20:10	61.3	63.5	56.9						
13/04/2021	Cloudy	20:15	60.5	63.2	55.2						
		20:20	60.7	63.3	54.5						
		20:25	60.6	63.3	56.0	1					
		20:00	59.1	61.9	52.9						
		20:05	59.0	61.6	53.9	1					
00/04/0004	E in a	20:10	58.3	61.2	52.0	50	53.5-70.9		nil	Traffic	
20/04/2021	Fine	20:15	58.2	61.3	50.8	59	(mean 56.7)	55	nii	гатіс	
		20:20	58.6	61.1	53.5	1					
		20:25	59.6	61.5	53.7	1					
		19:00	59.1	61.4	55.3	l	l				
		19:05	59.0	61.0	55.6	1					
07/04/0051		19:10	60.6	62.0	56.6	1	53.5-70.9			<b>-</b> "	
27/04/2021	Cloudy	19:15	58.7	60.6	55.4	59	(mean 56.7)	56	nil	Traffic	
		19:20	59.3	61.3	55.2	1	. ,				
		19:25	59.2	61.3	56.0	1					


# Evening Time (1900 - 2300hrs)

Date	Weather	Time	Measurement Noise Level			Mean Noise Level	Baseline Level Range (mean level)	Construction Noise Level (baseline correction)	Major Construction	Other Noise Source(s)	
Date	weather		Leq	L10	L90	Leq (5min)	Leq	Leq	Noise Source(s)	Other Noise Source(s)	
				dB(A), (5-min	)		Unit:	dB(A), (5-min)			
		19:00	64.4	65.8	61.5						
		19:05	64.0	65.4	61.7						
03/05/2021 Cloudy	19:10	64.4	65.6	62.6	64	53.5-70.9	63	nil	Traffic		
	19:15	65.0	66.2	62.4	04	(mean 56.7)	03	1111	Traine		
	19:20	63.7	64.9	61.2							
		19:25	63.8	65.0	62.1						
		20:00	64.1	64.9	62.9	63		62			
		20:05	63.6	64.7	61.7		53.5-70.9 (mean 56.7)				
14/05/2021	Fine	20:10	63.0	64.3	61.3				nil	Traffic	
14/03/2021		20:15	62.8	64.2	60.5			02	1111		
		20:20	63.3	65.0	61.2						
		20:25	62.8	64.2	61.1						
		22:00	61.3	63.1	58.7		1				
		22:05	62.7	64.6	58.8						
20/05/2021	Fine	22:10	60.9	63.0	57.4	61	53.5-70.9	59	nil	Traffic	
20/00/2021	1 110	22:15	60.7	62.8	57.4	0.	(mean 56.7)	55		Traino	
		22:20	61.1	63.1	57.8						
		22:25	60.9	62.7	58.5						
		21:00	60.0	61.5	57.8						
		21:05	59.4	61.1	57.6						
25/05/2021	Cloudy	21:10	60.0	61.4	58.1	60	53.5-70.9	57	nil	Traffic	
23/03/2021	Cioudy	21:15	60.3	61.9	58.3		(mean 56.7)	57	nil	Traffic	
		21:20	59.3	60.8	57.1	]					
		21:25	59.5	61.0	57.4						



Site Preparation and Access Tunnel Construction

# Graphic Presentation of Noise Monitoring Result Evening Time (1900 - 2300hrs on normal weekdays)



# Night Time (2300 - 0700hrs on next day)

Date	Weather	Time	Measurement Noise Level			Mean Noise Level	Baseline Level Range (mean level)	Construction Noise Level (baseline correction)	Major Construction	Other Noise Source(s)
Date	weather		Leq	L10	L90	Leq (5min)	Leq	Leq	Noise Source(s)	Other Noise Source(s)
				dB(A), (5-min	)		Unit:	dB(A), (5-min)		
		23:01	55.6	59.1	51.8					
03/03/2021 Cloudy		23:06	59.4	62.7	51.6					
	Cloudy	23:11	56.9	63.2	50.4	57	45.6-63.2	55	nil	Traffic
03/03/2021	Cloudy	23:16	56.6	62.1	51.6	57	(mean 52.8)	55	1111	Trainc
		23:21	57.5	62.7	51.4					
		23:26	55.8	64.3	52.2					
		23:03	53.6	59.7	51.2			55		
	Fine	23:08	58.4	61.7	52.2	57	45.6-63.2			
10/03/2021		23:13	61.3	65.0	53.4				nil	Traffic
10/03/2021		23:18	55.7	59.7	51.6		(mean 52.8)	55	111	Tanic
		23:23	57.6	61.7	50.9					
		23:28	56.3	61.6	51.3					
		23:01	63.4	67.7	57.2					
		23:06	57.6	62.4	54.7					
15/03/2021	Fine	23:11	58.2	61.6	54.4	59	45.6-63.2	58	nil	Traffic
10/03/2021	T IIIC	23:16	57.8	62.1	53.8		(mean 52.8)	50	111	Tanic
		23:21	58.6	62.2	52.7					
		23:26	57.1	61.4	53.3					
		00:30	58.9	60.3	48.9					
		00:35	54.9	58.5	46.9					
25/03/2021	Fine	00:40	56.6	60.1	46.9	56	45.6-63.2	54	nil	Traffic
20/00/2021	1 inc	00:45	55.4	58.9	47.1		(mean 52.8)	04	nii	manic
		00:50	56.8	60.1	48.1					
		00:55	55.2	59.0	47.8					

# Night Time (2300 - 0700hrs on next day)


Date	Weather	Time	Measurement Noise Level			Mean Noise Level	Baseline Level Range (mean level)	Construction Noise Level (baseline correction)	Major Construction	Other Noise Source(s)	
Date	weather		Leq	L10	L90	Leq (5min)	Leq	Leq	Noise Source(s)	Other Noise Source(s)	
				dB(A), (5-min)			Unit:	dB(A), (5-min)			
		00:00	56.9	60.5	49.2						
		00:05	56.1	59.9	49.1						
02/04/2021	Fine	00:10	56.8	60.9	49.8	57	45.6-63.2	54	nil	Traffic	
02/04/2021	T IIIC	00:15	56.8	60.1	49.8	57	(mean 52.8)	34	111	Traine	
		00:20	56.9	60.2	49.5						
		00:25	56.2	60.2	49.3						
		02:00	54.2	58.2	46.5			47			
		02:05	54.3	57.4	46.5						
08/04/2021	Fine	02:10	53.1	57.4	46.4	54	45.6-63.2 (mean 52.8)		nil	Traffic	
00/04/2021	1 me	02:15	52.8	56.7	46.5	94			100		
		02:20	52.6	56.2	46.3						
		02:25	55.5	59.0	46.6						
		00:30	57.2	61.3	48.3	57		54		Traffic	
	Cloudy	00:35	56.5	60.5	48.3		45.6-63.2 (mean 52.8)				
16/04/2021		00:40	57.1	60.9	47.9				nil		
10/04/2021	Cloudy	00:45	56.1	60.3	48.0						
		00:50	56.4	60.3	47.5						
		00:55	57.1	60.9	48.3						
		00:00	55.0	58.7	46.6						
		00:05	57.6	60.3	47.3						
21/04/2021	Fine	00:10	54.7	59.0	45.5	55	45.6-63.2	52	nil	Traffic	
21/04/2021	1 me	00:15	54.7	58.8	45.8		(mean 52.8)	52	100	Trainc	
		00:20	55.6	59.3	46.5						
		00:25	55.2	58.5	45.9						
		01:00	53.1	56.8	45.6						
		01:05	54.2	57.7	46.6						
28/04/2021	Fine	01:10	52.2	55.7	44.4	53	45.6-63.2	40	nil	Traffic	
20/04/2021	Fille	01:15	53.8	58.1	44.9	55	(mean 52.8)	40	1111	Trailic	
		01:20	51.6	55.7	44.2	1					
		01:25	53.2	55.8	44.0	]					

# Night Time (2300 - 0700hrs on next day)

Date	Weather	Time	Measurement Noise Level			Mean Noise Level	Baseline Level Range (mean level)		Major Construction	Other Noise Source(s)	
Date	weather		Leq	L10	L90	Leq (5min)	Leq	Leq	Noise Source(s)	Other Noise Source(s)	
				dB(A), (5-min	)		Unit:	dB(A), (5-min)			
		00:00	59.0	61.3	55.8						
		00:05	59.0	61.2	55.3						
04/05/2021	Cloudy	00:10	58.7	61.8	54.2	58	45.6-63.2	57	nil	Traffic	
04/03/2021	Cloudy	00:15	57.8	60.0	54.5	50	(mean 52.8)	51	111	Traine	
		00:20	57.5	60.3	53.3						
		00:25	57.9	60.8	53.9						
		01:00	59.1	60.8	56.6	59		57			
	Fine	01:05	57.9	59.9	55.3		45.6-63.2				
15/05/2021		01:10	58.5	60.5	55.3				nil	Traffic	
10/00/2021		01:15	59.0	61.0	56.0		(mean 52.8)	0.			
		01:20	58.7	60.8	55.7						
		01:25	58.3	59.7	56.2						
		00:30	57.4	59.0	55.5						
		00:35	58.6	60.8	55.6						
21/05/2021	Fine	00:40	58.2	59.8	55.3	58	45.6-63.2	56	nil	Traffic	
2.000.2021		00:45	57.6	59.3	54.8		(mean 52.8)			rianio	
		00:50	58.7	59.9	54.2						
		00:55	56.7	58.2	54.5						
		00:00	58.5	60.8	54.7						
		00:05	58.4	60.4	55.0						
26/05/2021	Cloudy	00:10	60.0	61.4	56.0	59	45.6-63.2	57	nil	Traffic	
	uu)	00:15	58.1	60.0	54.8		(mean 52.8)				
		00:20	58.7	60.7	54.6	1					
		00:25	58.6	60.7	55.4						



# Graphic Presentation of Noise Monitoring Result Night Time (2300 - 0700hrs on normal weekdays)



# Day Time (0900 - 1700hrs on Holiday)


		<b></b>	Measu	urement Noise	e Level	Mean Noise Level	Baseline Level Range (mean level)	Construction Noise Level (baseline correction)	Major Construction	
Date	Weather	Time	Leq	L10	L90	Leq (5min)	Leq	Leq	Noise Source(s)	Other Noise Source(s)
			dB(A), (5-min)				Unit: d	dB(A), (5-min)		
		9:30	61.8	63.1	59.6					
		9:35	63.0	64.3	61.4	62	53.5-70.9			
1/5/2021	Fine	9:40	61.9	63.2	60.2			61	nil	Traffic
		9:45	61.9	63.6	59.7		(mean 56.7)	0.		rianio
		9:50	62.2	63.8	59.8					
		9:55	62.2	63.6	60.3					
		9:30	64.4	65.6	62.6					
		9:35	65.0	66.2	62.4					
2/5/2021	Fine	9:40	63.7	64.9	61.2	64	53.5-70.9	63	nil	Traffic
		9:45	63.8	65.0	62.1	<b>.</b>	(mean 56.7)			
		9:50	63.2	64.4	61.0					
		9:55	63.0	64.6	60.8					
		9:30	62.7	63.6	59.4	61				
	Cloudy	9:35	61.6	63.3	59.4					
9/5/2021		9:40	61.2	62.7	59.4		53.5-70.9	60	nil	Traffic
		9:45	60.8	62.5	58.5		(mean 56.7)			
		9:50	60.7	62.2	58.4					
		9:55	61.3	63.1	58.9					
		9:30	64.3	66.1	61.7		53.5-70.9	63	nil	Traffic
		9:35	65.7	67.6	61.8					
16/5/2021	Fine	9:40	63.9	66.0	60.4	64				
		9:45	63.7	65.8	60.4		(mean 56.7)			
		9:50	64.1	66.1	60.8					
		9:55	63.9	65.7	61.5					
		9:30	62.9	65.0	58.8					
		9:35	62.3	64.2	58.0					
23/5/2021	Fine	9:40	61.7	63.8	57.5	62	53.5-70.9	61	nil	Traffic
		9:45	62.4	64.4	58.8		(mean 56.7)			
		9:50	63.1	64.6	59.1					
		9:55	62.2	63.7	57.4					
		9:30	63.0	64.5	60.8					
		9:35	62.4	64.1	60.6					
30/5/2021	Fine	9:40	63.0	64.4	61.1	63	53.5-70.9	62	nil	Traffic
		9:45	63.3	64.9	61.3		(mean 56.7)		nii	Iraffic
		9:50	62.3	63.8	60.1					
		9:55	62.5	64.0	60.4					



Service Contract No. STW 01/2021 Environmental Team for Relocation of Sha Tin Sewage Treatment Works to Caverns –

Site Preparation and Access Tunnel Construction

# Graphic Presentation of Noise Monitoring Result Day Time (0900 - 1700hrs on Holiday)



## Day Time (0900 - 1700hrs on Holiday)

Location: CM5 - R/F, The Neighbourhood Advice-Action Council Harmony Manor

			Measu	urement Noise	e Level	Mean Noise Level	Baseline Level Range (mean level)		Major Construction	Other Noise Source(s)	
Date	Weather	Time	Leq	L10	L90	Leq (5min)	Leq	Leq	Noise Source(s)		
			dB(A), (5-min)				Unit:	dB(A), (5-min)			
		10:00	51.9	55.2	50.3						
		10:05	51.5	54.9	50.0						
02/04/2021	Fine	10:10	51.9	54.5	50.4	52	39.2-59.1	39	nil	Traffic	
02/04/2021	Fille	10:15	51.7	53.9	50.5	52	(mean 51.6)	39	111	Traffic	
		10:20	52.2	54.4	50.8						
		10:25	51.7	54.9	49.9						
		10:00	50.4	52.2	49.2						
		10:05	50.5	51.6	49.7						
04/04/2021	Fine	10:10	50.5	52.2	49.4	51	39.2-59.1 (mean 51.6)	<baseline level<="" td=""><td>nil</td><td>Traffic</td></baseline>	nil	Traffic	
04/04/2021	1 me	10:15	51.3	53.4	50.0	51			111	Tranic	
		10:20	51.1	54.0	49.8						
		10:25	50.8	53.1	49.7						
		10:00	52.2	56.5	50.3						
		10:05	52.2	57.8	50.0	53	39.2-59.1 (mean 51.6)	49	nil	Traffic	
11/04/2021	Fine	10:10	55.6	59.5	52.5						
		10:15	55.0	58.3	52.1						
		10:20	52.2	54.3	50.9						
		10:25	53.0	56.5	51.3						
		10:00	51.4	55.7	43.8						
		10:05	51.6	55.5	43.5						
18/04/2021	Fine	10:10	52.0	55.6	43.1	53	39.2-59.1	47	nil	Traffic	
		10:15	57.9	55.6	40.8		(mean 51.6)				
		10:20	51.6	55.2	44.0						
		10:25	52.5	56.0	44.0						
		10:00	51.7	55.8	42.8						
		10:05	52.6	56.3	43.5	l					
25/04/2021	Fine	10:10	52.2	55.5	42.9	52	39.2-59.1	43	nil	Traffic	
20/04/2021	1 110	10:15	53.0	56.9	42.8	¥2	(mean 51.6)	70		riano	
		10:20	51.9	55.8	43.4	]					
		10:25	51.4	55.7	43.8						

## Day Time (0900 - 1700hrs on Holiday)


Location: CM5 - R/F, The Neighbourhood Advice-Action Council Harmony Manor

	Maathar		Measu	urement Noise	e Level	Mean Noise Level	Baseline Level Range (mean level)		Major Construction		
Date	Weather	Time	Leq	L10	L90	Leq (5min)	Leq	Leq	Noise Source(s)	Other Noise Source(s)	
			dB(A), (5-min)				Unit: (	dB(A), (5-min)			
		10:00	51.9	55.2	50.3						
		10:05	51.5	54.9	50.0						
02/05/2021	Fine	10:10	51.9	54.5	50.4	52	39.2-59.1	39	nil	Traffic	
02/03/2021	1 me	10:15	51.7	53.9	50.5	52	(mean 51.6)	55	111	Trainc	
		10:20	52.2	54.4	50.8						
		10:25	51.7	54.9	49.9						
		10:00	55.8	57.7	52.5						
		10:05	57.1	59.2	53.2			55			
09/05/2021	Fine	10:10	56.7	58.4	53.5	57	39.2-59.1 (mean 51.6)		nil	Traffic	
00/00/2021	1 110	10:15	56.5	58.5	53.2			00	••••	rianio	
		10:20	56.1	58.0	53.4						
		10:25	57.5	59.7	53.9						
		10:00	52.2	56.5	50.3	53		49			
		10:05	52.2	57.8	50.0		39.2-59.1 (mean 51.6)				
16/05/2021	Fine	10:10	55.6	59.5	52.5				nil	Traffic	
		10:15	55.0	58.3	52.1						
		10:20	52.2	54.3	50.9						
		10:25	53.0	56.5	51.3						
		10:00	56.0	57.5	53.8						
		10:05	55.4	57.1	53.6						
23/05/2021	Fine	10:10	56.0	57.4	54.1	56	39.2-59.1	54	nil	Traffic	
		10:15	56.3	57.9	54.3		(mean 51.6)				
		10:20	55.3	56.8	53.1						
		10:25	55.5	57.0	53.4						
		10:00	51.7	55.8	42.8	4					
		10:05	52.6	56.3	43.5	1					
25/04/2021	Fine	10:10	52.2	55.5	42.9	52	39.2-59.1	43	nil	Traffic	
		10:15	53.0	56.9	42.8		(mean 51.6)	-	100	manic	
		10:20	51.9	55.8	43.4	1					
		10:25	51.4	55.7	43.8						



Site Preparation and Access Tunnel Construction

Graphic Presentation of Noise Monitoring Result Day Time (0900 - 1700hrs on Holiday)





Appendix 4.3

Monthly Summary Waste Flow Table

# Name of Department: <u>Drainage Services Department</u>

# Monthly Summary Waste Flow Table for <u>May 2021</u> [to be submitted not later than the 15<sup>th</sup> day of each month following reporting month]

		tual Quantities of I	• •	ls Generated Mont		Actual Quantities	of C&D Wastes C	Generated Monthly		
	(a)=(b)+(c)+(d)+(e)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
Month	Total Quantity	Broken Concrete	Reused in the	Reused in other	Disposed as	Metals	Paper/cardboard	Plastics		Others, e.g. general
	Generated	(see Note 3)	Contract	Projects	Public Fill		packaging	(see Note 2)	Chemical Waste	refuse disposed at
										Landfill
	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in L)	(in tonne)				
Jan-21	22.380	0.389	6.230	15.516	0.245	0.000	0.300	0.000	0.00	190.10
Feb-21	27.548	0.176	12.027	15.092	0.253	0.030	0.250	0.000	0.22	27.65
Mar-21	28.025	0.032	16.653	11.078	0.263	0.000	0.000	0.000	0.0	38.61
Apr-21	30.590	0.107	8.476	21.851	0.157	0.000	0.000	0.000	0.0	60.40
May-21	32.550	0.019	21.911	10.332	0.289	0.000	0.000	0.000	0.0	27.12
Sub-total	141.092	0.721	65.297	73.868	1.207	0.030	0.550	0.000	0.220	343.88
Total	141.092	0.721	65.297	73.868	1.207	0.030	0.550	0.000	0.220	343.88

(All quantities shall be rounded off to 3 decimal places.)

Notes:

(1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(2) Plastics refer to plastics bottles/containers, plastic sheets/foam from packaging material.

(3) Broken concrete for recycling into aggregates.

(4) If necessary, use the conversion factor: 1 full load of dumping truck being equivalent to  $5 \text{ m}^3$  by volume.

(5) Conversion factors for reporting purpose:

Excavated:  $rock = 2.0 tonnes/m^3$ ,  $soil = 1.8 tonnes/m^3$ , broken concrete and bitumen = 2.4 tonnes/m<sup>3</sup>, Slurry = 2.8 tonnes/m<sup>3</sup>



Appendix 6.1

**Event and Action Plans** 



## Event and Action Plan for Construction Air Quality

		ACTION		
EVENT	ET	IEC	ER	CONTRACTOR
ACTION LEVEL				
1. Action level being exceedance by one sampling	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform Contractor, IEC and ER;</li> <li>Repeat measurement to confirm finding; and</li> <li>Increase monitoring frequency to daily.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method; and</li> <li>Review and advise the ET and ER on the effectiveness of the proposed remedial measures.</li> </ol>	1. Notify Contractor.	<ol> <li>Identify source(s), investigate the causes of exceedance and propose remedial measures;</li> <li>Implement remedial measures; and</li> <li>Amend working methods agreed with the ER as appropriate</li> </ol>
2. Action level being exceeded by two or more consecutive sampling	<ol> <li>Identify source;</li> <li>Inform Contractor, IEC and ER;</li> <li>Advise the Contractor and ER on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with Contractor, IEC and ER;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET, ER and Contractor on possible remedial measures;</li> <li>Advise the ET and ER on the effectiveness of the proposed remedial measures; and</li> <li>Supervise Implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol> <li>Identify source and investigate the causes of exceedance;</li> <li>Submit proposals for remedial measures to the ER with a copy to ET and IEC within three working days of notification;</li> <li>Implement the agreed proposals; and</li> <li>Amend proposal as appropriate.</li> </ol>



# Event and Action Plan for Construction Air Quality (Con't)

EVENT				ACTION				
EVENI	ET	•	IEC	2	EF	2	CC	ONTRACTOR
LIMIT LEVEL								
1. Limit level exceedance by one sampling	1. 2. 3. 4. 5.	Identify source, investigate the causes of exceedance and propose remedial measures; Inform Contractor, IEC, ER, and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; and Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.	1. 2. 3. 4.	Check monitoring data submitted by ET; Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and Supervise implementation of remedial measures.	1. 2. 3.	Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented.	1. 2. 3. 4. 5.	investigate the causes of exceedance; Take immediate action to avoid further exceedance; Submit proposals for remedial measures to ER with a copy to ET and IEC within three working days of notification; Implement the agreed proposals; and
2. Limit level exceedance by two or more consecutive sampling	1. 2. 3. 4. 5. 6. 7. 8.	Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and If exceedance stops, cease additional monitoring.	1. 2. 3. 4.	Check monitoring data submitted by the ET; Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; Supervise the implementation of remedial measures.	1. 2. 3. 4.	of exceedance in writing; In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; and	<ol> <li>1.</li> <li>2.</li> <li>3.</li> <li>4.</li> <li>5.</li> <li>6.</li> </ol>	avoid further exceedance; Submit proposals for remedial measures to the ER with a copy to the IEC and ET within three working days of notification; Implement the agreed proposals; Revise and resubmit proposals if problem still not under control; and



# **Event and Action Plan for Construction Noise**

EVENT		Α	CTION	
	ET	IEC	ER	CONTRACTOR
Action Level	<ol> <li>Notify IEC and Contractor;</li> <li>Carry out investigation;</li> <li>Report the results of investigation to the IEC, ER and Contractor;</li> <li>Discuss with the Contractor and formulate remedial measures; and</li> <li>Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	<ol> <li>Review the analysed results submitted by the ET;</li> <li>Review the proposed remedial measures by the Contractor and advise the ER accordingly; and</li> <li>Supervise the implementation of remedial measures</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Require Contractor to propose remedial measures for the analyzed noise problem; and</li> <li>Ensure remedial measures are properly implemented.</li> </ol>	<ol> <li>Submit noise mitigation proposals to IEC; and</li> <li>Implement noise mitigation proposals.</li> </ol>
Limit Level	<ol> <li>Identify source;</li> <li>Inform IEC, ER, EPD and Contractor;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Inform IEC, ER and EPD the causes and actions taken for the exceedances;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>Ensure remedial measures properly implemented; and</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC and ER within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposal if problem still not under control; and</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>



Appendix 7.1

Complaint Log



# Environmental Complaints Log

Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
190808	29 July 2019	DSD	Construction site area Portion 6	Exposed slope surface without any covering was observed at Portion 6	A public complaint regarding construction dust received by DSD on 29 July 2019 was subsequently referred to ET on 6 August 2019. The complainant reported that exposed slope surface without any covering at Portion 6. Based on the information provided by the Contractor, the concerned area was under slope cutting and filling works for temporary haul road construction. Based on the observation on 6 August 2019 and weekly site inspection on 7 August 2019, the concerned slope was observed covered with the tarpaulin sheets to alleviate the potential dust impact to the surroundings. Upon review on the monitoring data, no exceedances were recorded at the air quality monitoring stations AM2 - Block H, Kam Tai Court and AM4 - Wellborn Kindergarten (located nearest to the concerned slope) during the 1hr TSP monitoring on 23 July 2019 and 29 July 2019 respectively. Follow up site inspection was conducted by the Environmental Team on 07 August 2019 and it was observed that the slope at Portion 6 was properly covered. Nevertheless, in view of the public concern, the Contractor of DC/2018/05 was reminded to enhance the dust suppression measure by providing adequate watering to any exposed surface during cutting slope and fill works to avoid potential dust impact to the surroundings.	Interim investigation report was issue on 16 August 2019
201112	12 November 2020	DSD	Outside site boundary of Portion 11	water contamination / ecological impact	A letter from Kadoorie Farm and Botanic Garden (KFBG) regarding water contamination / ecological impact received by DSD on 12 November 2020 was subsequently referred to ET on 12 November 2020. The KFBG alleged that: - Extracting water directly from the stream, - Surface run-off silt smothering forest understorey	Interim investigation report was issue on 14 December 2020



#### Contract No. SPW 25/2018 Environmental Team for Relocation of Sha Tin Sewage Treatment Works to Caverns – Site Preparation and Access Tunnel Construction

Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					and silting the stream,	
					- Cement has been disposed into the forest understorey and the stream , and	
					- Diesel fuel leaking from pumps and generators at Portion 11.	
					The concerned area is natural stream near slope cutting and filling works for temporary haul road construction, outside of the DC/2018/05 construction site boundary.	
					The Contractor, RSS conducted walk-through survey on 17 November 2020 starting from around the tree tag T9511/ T9512 and ending at the pool of the natural stream near Portion 11 of DC/2018/05.	
					Additional site inspection with EPD, DSD, RSS, ET and the Contractor was conducted on 17 November 2020, additional site inspection with KFBG, DSD, RSS, ET and the Contractor was conducted on 19 November 2020.	
					No Pollutants were observed being discharged to the stream, the natural stream was clean with running water during above inspections. However, few spots were found with cement and silt on the bedding of the stream.	
					According to the Contractor, the water pumps were the emergency pumps and it had been removed away from the natural stream. No pump was observed during above inspections.	
					There was no sign of any diesel fuel leaking from pumps or generators. The nearest generator for the construction work has been located far away from the concerned location. By the walk-through survey along the natural stream, there was no oil-strain or diesel likes contamination being observed.	
					By the walk-through survey, various locations were found with silting / sand. The sources of the silt were not necessary from the construction site of DC/2018/05. It could also be contributed by the natural erosion from both sides of the stream.	
					Nevertheless, in view of the public concern, the	



plaint and Recei	ved By Complainant	Nature of Complaint	Outcome	Status
			Contractor of DC/2018/05 was willing to clean up the stream to address the concerns from KFBG to protect the environment. The Contractor also reminded to keep review the performance of mitigation measures including well cover slope / area with exposed soil with tarpaulin sheets to prevent surface runoff, using cellular confinement system to prevent soil erosion.	
anuary D21 DSE	) Construction Area at Portion 6 (Tunnel)	Air Quality	<ul> <li>A public complaint regarding construction dust referred by DSD on 27 January 2021 was subsequently received by ET on 27 January 2021. The complainant reported that:         <ul> <li>Construction dust emission arising from blasting works in tunnel was observed near Block 6, Chevalier Garden.</li> <li>Blasting in the tunnel was carried out under Contract DC/2018/05 at the concerned area</li> <li>According to the relevant site information provided by the Contractor of DC/2018/05, there are total of 13nos. of blasting works was carried out in January 2021 in the tunnel.</li> <li>The blasting works was carried out in the tunnel. Dust screen, mist curtain, sprinkler system and mist cannon were installed / operated when blasting, the blast door was tightly closed during blasting.</li> <li>Based on review on air quality monitoring data, no exceedances were recorded at the air quality monitoring stations AM3(B) - Outside A Kung Kok Street Garden and AM4 - Wellborn Kindergarten (located nearest to the concerned area) during the scheduled 1hr TSP monitoring in January 2021.</li> </ul> </li> </ul>	Interim investigation report was issue on 7 February 2021



## Contract No. SPW 25/2018 Environmental Team for Relocation of Sha Tin Sewage Treatment Works to Caverns – Site Preparation and Access Tunnel Construction

Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					quality monitoring stations AM3(B) - Outside A Kung Kok Street Garden and AM4 - Wellborn Kindergarten.	
					Based on the site inspection on 28 January 2021, 2nos. mist cannons have been installed and operated on the top of blast door during / after the blast door opened to reduce fumes / mists emission.	
					The Contractor of DC/2018/05 was reminded to enhance the dust suppression measure by providing adequate watering after the blast door opened. Contractor is requested to consider extend the time to open the blast door after blasting in order to the fumes and rock dust have been settled in the tunnel.	
					Also, the Contractor of DC/2018/05 was reminded that the ventilation system in the tunnel should be maintained in good condition.	




Appendix 8.1

Construction Programme of Individual Contracts

IP006 (2105) /ity ID	Activity Name		Original	Start	Finish		3 Month Rolli	ng Programme				
	Activity Name		Original Duration	Start	FILISH				Apr		May	2021 Jun
Relocation	of Sha Tin Sew	age Treatment Works to Caverns	- Site Pr	enaration	& Access Tu	nnel			Арі		May	Juli
Contract F				oparation				<u></u>		-		
Sectional Co										1 1 1		1
	Completion									1 1 1		
Sect030	Sect 3 (789d) - Comprises	s all works in Portion 11	0		05-Jun-21*	-4		01-Jun-21		- 		* 🔶 Sect 3 (789d) - Comprises all
Sect080		andscape softworks under Section 2 (365d)	366	06-Dec-20 A	06-Dec-21	22	30-May-21	28-Dec-21		, ,		· · · · · · · · · · · · · · · · · · ·
Sect090		andscape softworks under Section 3 (245d)	245	28-Apr-21 A	28-Dec-21	0	08-May-21	28-Dec-21				I I I I I I I I I I I I I I I I I I I
			210	207012170	20 20021	U U	oo may 21	20 20021	-	-		
Prelimina												
Preliminary										-		
Preliminar A11980	Preservation and Protection	on of Eviding Trace	836	28-Feb-19 A	28-Dec-21	0	28-Dec-21	28-Dec-21		- 		   
		-										
A12340		andscape softworks (Section 7)	719	23-Jul-19 A	28-Dec-21	0	23-Jul-19	28-Dec-21				
Access Ro	oad to Main Por	tal Area								-		
Noise Barrie												
	loise Barrier											 
A11000	Demolish existing noise b	panieralong NB 1	31	08-May-21*	15-Jun-21	167	26-Nov-21	04-Jan-22		- - -		
A11010	Demolish existing noise b	parrier along NB 2 & 3	26	16-Jun-21	16-Jul-21	167	05-Jan-22	10-Feb-22				
Demolition \	Works									1		
Demolition	n Works											
A12360	Prepare & submit method	l statement	32	08-May-21 A	08-Jun-21	87	21-Aug-21	20-Sep-21				
A12370	Method statement approv	<i>r</i> al	21	14-Jun-21	04-Jul-21	99	21-Sep-21	11-Oct-21				
A12372	Initial Survey (including A	sbesbs survey)	40	15-May-21	03-Jul-21	83	24-Aug-21	11-Oct-21				;;;;;;;
A12380	Precautionary Works for d	lemolition (David Camp)	75	05-Jul-21	30-Sep-21	83	12-Oct-21	11-Jan-22				
Road Work	(S									     		1 1 1 1
		ting Ma On Shan Road								1		
A12300	Existing noise barrier den		0	17-Jul-21		167	10-Feb-22			÷		
Mui Tsz La	am Road									-		
		posed DN450 Fresh Water Main at MTLR	2							-		
DN450 Wa	•		•							- - - -		I I I I I I I I I I I I I I I I I I I
P1070		Blank Flange in Existing MTLR (TTA Stage 4)	6	12-Jul-21	17-Jul-21	32	18-Aug-21	24-Aug-21				
Morke withi	in Portion 4 & 6									-		
DN450 Wa										-		
C10170		80) (~3.3m depth)(including DfMA valve chamber)	30	21-Apr-21A	27-May-21	22	04-Jun-21	23-Jun-21				
				<u> </u>	,					1		
DN600 Wa	Water connection for DN6	000	18	28-May-21	18-Jun-21	22	24-Jun-21	15-Jul-21				
A10740	Existing DN600 potable v		0	20 May 21	18-Jun-21	22	21001121	15-Jul-21				
			0		10-Juli-21	22		15-501-21				18-Jun-21
MTLR - TT/												
Road Wor			00	00.14 04	00.1.101	00	04.1 04	00.1.101				
C10460	Road Works for TTA - Stag	je 4	30	28-May-21	03-Jul-21	22	24-Jun-21	29-Jul-21	_			I I I I I I I I I I I I I I I I I I I
MTLR - TTA	A Stage 4											
General												
C09930	MTLR - TTA stage 4		0	05-Jul-21		22	30-Jul-21					
Domaining	ing Laud of Effort											
	ing Level of Effort evel of Effort	Project ID: MP006 (2105) Layout: 3 Month Rolling Programme						ract No. DC				
Actual W	Vork	Data Date: 08-May-21						-	tment Works			
	ing Work	Page 1 of 5			Si	te Prep	aration a	and Access	Tunnel Cons	truct	ion	
	Remaining Work	Primavera Systems, Inc.					3 Mont	h Rolling P	rogramme			
Milestone	-							-				

	Page 1	of 5
b.t	A	0
Jul	Aug	Sep
Il works in Portion 11		
<u></u>		
<u></u>		
• • • • • • •		
Existing noise	barrier demolished	
600 potable water main disconnecte	d	
3		
MTLR-TTA stage 4		
	122.2	
CHIN	ASTATE	
	A STATE VENTURE	
JOINT	VENTURE	

	A ctivity Nome		Stort	Finish		3 Month Rolli	ng Programme				
)	Activity Name	Oiginal Duration	Start	Finish	Iotal Float	Late Start	Late Finish				202
Drainage W	Inrks							Apr		May	Jun
C10240	ELS (SMH1017)	6	05-Jul-21	10-Jul-21	34	13-Aug-21	19-Aug-21				
C10250	Excavation (SMH1017)	6	12-Jul-21	17-Jul-21	34	20-Aug-21	26-Aug-21				
C10260	Construct Manhole (SMH1017)(4.9m depth)	30	19-Jul-21	21-Aug-21	34	27-Aug-21	02-Oct-21				
C10590	ELS (SMH1018 - 1017 pipe)	12	05-Jul-21	17-Jul-21	22	30-Jul-21	12-Aug-21				
C10600	Excavation (SMH1018 - 1017 pipe)	12	19-Jul-21	31-Jul-21	22	13-Aug-21	26-Aug-21		 		 
C10610	Construct (SMH1018 - 1017 pipe)(4.9m depth)	30	02-Aug-21	04-Sep-21	22	27-Aug-21	02-Oct-21				
N450 Wat											
C10030	ELS (CHB 80 - 87)	6	05-Jul-21	10-Jul-21	32	11-Aug-21	17-Aug-21		·		
C10040	Excavation (CHB 80 - 87)	4	19-Jul-21	22-Jul-21	32	25-Aug-21	28-Aug-21		·		
C10050	Laying DN450 (CHB 80 - 87) (~3.3m depth)	18	23-Jul-21	12-Aug-21	32	30-Aug-21	18-Sep-21				
C10210	ELS (CHB 32 - 49)	6	12-Jul-21	17-Jul-21	40	27-Aug-21	02-Sep-21				
C10220	Excavation (CHB 32 - 49)	6	19-Jul-21	24-Jul-21	40	03-Sep-21	09-Sep-21				
210230	Laying DN450 (CHB 32 - 49) (~3.1m depth)	18	26-Jul-21	14-Aug-21	40	10-Sep-21	02-Oct-21		 		   
		10	20-001-21	147/09/21	40	10-060-21			1		     
ain Porta											
	n for Main Portal										
SIOPE SMP : A12860	Z Form temp working platform for soil nail at 23mpd	2	08-May-21	10-May-21	52	12-Jul-21	13-Jul-21				
A12870	Soil Nail at 22.5mpd (Aaa1-18)-18nos	5	11-May-21	15-May-21	52	14-Jul-21	19-Jul-21				
12880		5	17-May-21		52	20-Jul-21	24-Jul-21			· · · · · · · · · · · · · · · · · · ·	
	Soil Nail at 20.5mpd (Az1-18 & TN12)- 19nos			22-May-21							
12890	Excavation (23 - 19.5mpd)	2	24-May-21	25-May-21	52	26-Jul-21	27-Jul-21				
A12900	Form temp working platform for soil nail at 19.5mpd	2	26-May-21	27-May-21	52	28-Jul-21	29-Jul-21		,		
A12910	Soil Nail at 18.5mpd (Ay1-19)- 19nos	5	28-May-21	02-Jun-21	52	30-Jul-21	04-Aug-21				
A12920	Soil Nail at 16.5mpd (Ax1-19 & TN11)-20nos	5	03-Jun-21	08-Jun-21	52	05-Aug-21	10-Aug-21				
12930	Excavation (19.5 - 15.5mpd)	2	09-Jun-21	10-Jun-21	52	11-Aug-21	12-Aug-21		   		
A12940	Form temp working platform for soil nail at 15.5mpd	2	11-Jun-21	12-Jun-21	52	13-Aug-21	14-Aug-21				
12950	Soil Nail at 15mpd (Aw1-18 & TN10)- 19nos	5	15-Jun-21	19-Jun-21	52	16-Aug-21	20-Aug-21				
12960	Soil Nail at 13mpd (Av1-21)-21nos	5	21-Jun-21	25-Jun-21	52	21-Aug-21	26-Aug-21				
A12970	Excavation (15.5 - 12mpd)	2	26-Jun-21	28-Jun-21	52	27-Aug-21	28-Aug-21		1		
A12980	Form temp working platform for soil nail at 12mpd	2	29-Jun-21	30-Jun-21	52	30-Aug-21	31-Aug-21				
A12990	Soil Nail at 11mpd (Au1-21 & TN9)-22nos	4	02-Jul-21	06-Jul-21	52	01-Sep-21	04-Sep-21				
A13000	Soil Nail at 9mpd (At1-21)-21nos	4	07-Jul-21	10-Jul-21	52	06-Sep-21	09-Sep-21				
A13010	Excavation (12 - 8mpd)	2	12-Jul-21	13-Jul-21	52	10-Sep-21	11-Sep-21				
A13015	SMP2 beside RMP6 section complete	0		13-Jul-21	52		11-Sep-21		·		la
A13080	Catpatch (1nos)& U-channel at +15.5mpd (SMP2)	18	14-Jul-21	03-Aug-21	104	16-Nov-21	06-Dec-21				
A13090	Catpatch (1nos) & U-channel at +8mpd (SMP2)	18	04-Aug-21	24-Aug-21	104	07-Dec-21	29-Dec-21				
Slope SMP	1		1						     		
A12480	Excavate slope from +23 to +16mpd (SMP1)	6	17-Jul-21	23-Jul-21	113	30-Nov-21	06-Dec-21		·		<mark> </mark>
A12490	Excavate slope from +16 to +8mpd (SMP1)	6	07-Aug-21	13-Aug-21	101	07-Dec-21	13-Dec-21				
etaining Wa	allfor Main Portal		<u> </u>								
Retaining W									1		
A13160	Temp access road formation	12	08-May-21*	22-May-21	10	21-May-21	03-Jun-21		·		la
A13170	Erect temp working platform for piling	24	24-May-21	21-Jun-21	10	04-Jun-21	03-Jul-21				
A13180	Pre-drilling work - RMP3	24	22-Jun-21	20-Jul-21	10	05-Jul-21	31-Jul-21				
A13190	Piling (Pre-bored H, 610mm, 33nos) - RMP3	102	21-Jul-21	19-Nov-21	10	02-Aug-21	01-Dec-21				
A13190			1			1					



MP006 (2105)						3 Month Rolli	ng Programme		Page 3 of
tivity ID	Activity Name	Original Duration	Start	Finish	-	Late Start	Late Finish		2021
		Dulation						Apr	May Jun Jul Aug Se
A16450	Wail RMP5 - CSD (Tunnel Portal Area)           Retaining Wall wall structure to 23mpd (Bay 4) CSD RMP5	18	00 Mar: 04	29-May-21	206	14 1-1 00	10-Feb-22		
		10	08-May-21	29-Way-21	200	14-Jan-22	10-Feb-22		
	Wall RMP5 - CSD	10	00 Mar: 04	20 May 21	200	14 1-1 00	40 5-6 00		
A16640	Retaining Wall wall structure to 23mpd(Bay 2-3) - CSD RMP5	18	08-May-21	29-May-21	206	14-Jan-22	10-Feb-22		
Tunnel									
Prelimina			1	40.1.104	50	1	44.0		
A12350	Tunnel Portal area formation work complete	0		13-Jul-21	52		11-Sep-21		13-Jul-21 ◆ Tunnel Portal area formation work complete
A12355	Traveling lining formwork design	35	01-Jun-21	13-Jul-21	52	03-Aug-21	11-Sep-21		
	k 284m, Tunnel Excavation by Drill and Blast		,						
B10292	Bottom Bench	104	01-Mar-21 A	10-Jul-21	9	08-Jun-21	21-Jul-21		
B10294	Bottom (R102, Ch 143 - 160) soft ground section	6	12-Jul-21	17-Jul-21	9	22-Jul-21	28-Jul-21		
B10296	Bottom (R102, Ch160 - 193) soft ground section	6	05-Jul-21	10-Jul-21	9	15-Jul-21	21-Jul-21		
B10300	Bottom (R102, Ch193 - 207)	12	13-May-21	27-May-21	9	25-May-21	07-Jun-21		
B10310	Bottom (R102, Ch207 - 223)	8	28-May-21	05-Jun-21	9	08-Jun-21	17-Jun-21		
B10320	Bottom (R102, Ch223 - 243)	7	07-Jun-21	15-Jun-21	9	18-Jun-21	25-Jun-21		
B10330	Bottom (R102, Ch243 - 263)	5	16-Jun-21	21-Jun-21	9	26-Jun-21	02-Jul-21		
B10342	Bottom (R102, Ch263 - 278 & R103, Ch100-105) (20m)	5	22-Jun-21	26-Jun-21	9	03-Jul-21	08-Jul-21		
B10352	Bottom (R103, Ch105 - 125)	5	28-Jun-21	03-Jul-21	9	09-Jul-21	14-Jul-21		
B10430	Bottom (R103, Ch265 - 285)	5	04-May-21A	10-May-21	9	20-May-21	21-May-21		
B10440		2	-	-			-		
	Bottom (R103, Ch285 - 288)		11-May-21	12-May-21	9	22-May-21	24-May-21		
B10450	Tunnel Blasting Works complete	0		03-Jul-21	21		28-Jul-21		03-Jul-21 ♦ Tunnel Blasting Works complete
B10750	Demolish Blast Door & associated equipment	10	05-Jul-21	15-Jul-21	168	24-Jan-22	10-Feb-22		
B10760	Permanent bolt and shotcrete - Bottom Bench	101	13-Mar-21 A	17-Jul-21	24	08-Jun-21	14-Aug-21		
Permane	nt Lining								
A12210	Make good shotcrete, blinding & preparation works (R102, Ch143-183, Type 1b)	15	19-Jul-21	04-Aug-21	9	29-Jul-21	14-Aug-21		
A12220	Construct Base slab and kicker (R102, Ch143-183, Type 1b)	24	05-Aug-21	01-Sep-21	9	16-Aug-21	11-Sep-21		
A12430	Portal Structure	60	05-Aug-21	16-Oct-21	91	23-Nov-21	10-Feb-22		
Rigid Barrie	ers		1						
Rigid Bar	rier BMP1								
A13550	Maintenance staircase - RB RMP1	26	08-May-21	08-Jun-21	184	16-Dec-21	18-Jan-22		
A13560	Hand rail -RB RMP1	14	09-Jun-21	25-Jun-21	184	19-Jan-22	10-Feb-22		
Rigid Bar	rier BMP2				1				
A13740	Hand rail - RB BMP2	14	08-May-21	25-May-21	210	19-Jan-22	10-Feb-22		
Access R	oad to Portion 12 - Phase 1								
Bridge A									
Parapet									
A11660	Lockable gate & catladder with safety cage	12	08-May-21	22-May-21	8	18-May-21	01-Jun-21		
A13310	Bridge A completed	0		22-May-21	8		01-Jun-21		22-May-21 ♦ Bridge A completed
Site Forma	tion for Access Road to Portion 12		<u> </u>						
	Wall RMZ1								
A13968	Roadworks - RMZ1 (Bay 4-5, 0-37.5m)(~10m)	18	22-Apr-21 A	24-May-21	7	17-May-21	01-Jun-21		
Road Worl	KS		<u> </u>						
	rk from A Kung Kok Shan Road to Bridge A								
A14940	Road work from Kung Kok Shan Road access to Bridge A	12	24-May-21	05-Jun-21	-4	18-May-21	01-Jun-21		
Roadwor	k at Bridge A								
A14950	Road work at BridgeA	38	15-Mar-21 A	31-May-21	1	10-May-21	01-Jun-21		
	k from Bridge A to Bridge B				1				
Road wor	K nom bruge A to bruge b								

/IP006 (2105)						3 Month Roll	ling Programme								Page 4 of 8
ivity ID	Activity Name	Original Duration	Start	Finish	Total Floa	at Late Start	Late Finish					2021			
A14960	Road Works from Bridge A to Bridge B	25	30-Mar-21 A	31-May-21	1	10-May-21	01-Jun-21	Apr		May	J	un and a state of the state of	Jul	Aug	Ser
	at Bridge B														
A14970	Road work at bridge B	32	22-Mar-21 A	31-May-21	1	10-May-21	01-Jun-21				-				
	pad to Portion 12 - Phase 2													1 	
									1					1	
Cut Slope S	on for Access Road to Portion 12													1 1 1	
A14380	Excavation - Cut Slope SMZ2 (Delete by CE pending)	18	08-May-21	29-May-21	240	02-Mar-22	22-Mar-22								
A14390	Slope formation - Cut Slope SMZ2 (Delete by CE pending)	30	31-May-21	06-Jul-21	240	23-Mar-22	30-Apr-22				· 				
		50	511Way-21	00-001-21	240	20101-22	50719122								
Cut Slope S A14450	SINCS Slope formation - Cut Slope SMZ5 (Delete by CE)	21	08-May-21	02-Jun-21	267	02-Apr-22	30-Apr-22								
		21	00-11/ay-2 1	02-0011-21	207	02700-22	500-01-22								
Cut Slope S	Maintenance staircase & Catpatch (3nos) & stepped channel - SMZ9	20	25 Mar 21 A	25 May 21		08 May 21	25 May 21			<u></u>	   				
A14820		32	25-Mar-21 A	25-May-21	0	08-May-21	25-May-21		-					- - - - -	
Cut Slope S		_								<u></u>					
A14830	Maintenance staircase & stepped channel - SMZ15	7	08-May-21	15-May-21	7	17-May-21	25-May-21							1 1 1	
Cut Slope S															
A14840	Maintenance staircase & stepped channel - SMZ11	51	15-Mar-21 A	17-May-21	6	15-May-21	25-May-21		1						
Road Works														1 1 1	
	at A Kung Kok Shan Road Roundabout														
A15250	Road work for roundabout modification	5	26-May-21	31-May-21	0	26-May-21	31-May-21				<b>.</b>				
A15260	Road marking	1	01-Jun-21	01-Jun-21	0	01-Jun-21	01-Jun-21				I				
Road work	from Bridge B to RMZ2 bay 11														
A14880	Catpatch (4nos) & U-channel from Bridge B to SMZ8	1	22-Apr-21 A	17-May-21	12	24-May-21	01-Jun-21		,						
A14980	Road work from bridge B to RMZ2 bay 11	7	17-Apr-21 A	22-May-21	-4	04-May-21	17-May-21								
Road work	from RMZ2 bay 12 to RMZ3 bay 7														
A14900	Catpatch (4nos) & U-channel at SMZ9	39	29-Mar-21 A	17-May-21	12	24-May-21	01-Jun-21								
A14990	Road work from RMZ2 bay 12 to RMZ3 bay 7	8	26-Apr-21 A	22-May-21	-4	04-May-21	17-May-21				- Ia				
Road work	from RMZ3 bay 8-21													1 1 1	
A14920	Catpatch (1nos)& U-channel from SMZ9 to SMZ15	58	15-Mar-21 A	26-May-21	5	14-May-21	01-Jun-21	_	· ¦						
A15000	Road work from RW RMZ3 (bay 8-14)	8	06-May-21A	27-May-21	4	13-May-21	01-Jun-21								
A17220	Road work from RW RMZ3 (bay 15-21)	14	29-Mar-21 A	17-May-21	12	24-May-21	01-Jun-21								
Street Furn	nituro.														
A11490	Road Work complete	0		05-Jun-21	-4		01-Jun-21				-21 🔶 Road W	ork complete			
Landscape \	Works													- - - -	
Landscape											   			1 	
A12000	Woodland Mix Planting - Filling to Access Road Level	12	13-May-21	27-May-21	4	18-May-21	01-Jun-21								
A12010	Hydroseeding - SMZ1	6	08-May-21	14-May-21	14	26-May-21	01-Jun-21								
A12020	Hydroseeding - SMZ2	6	08-May-21	14-May-21	14	26-May-21	01-Jun-21								
A12020	Hydroseeding - SMZ4	6	08-May-21	14-May-21	14	26-May-21	01-Jun-21								
			-	-	14										
A12040	Hydroseeding - SMZ5	6	25-May-21	31-May-21		26-May-21	01-Jun-21				<b>.</b>				
A12050	Hydroseeding - SMZ6	6	25-May-21	31-May-21	1	26-May-21	01-Jun-21				•				
A12280	Hydroseeding - SMZ8	6	08-May-21	14-May-21	14	26-May-21	01-Jun-21								
A12290	Hydroseeding - SMZ9	6	18-May-21	25-May-21	6	26-May-21	01-Jun-21								
A12310	Hydroseeding - SMZ10	6	08-May-21	14-May-21	14	26-May-21	01-Jun-21								
A12320	Hydroseeding - SMZ15	6	17-May-21	24-May-21	7	26-May-21	01-Jun-21								·
A12330	Hydroseeding - SMZ11	6	18-May-21	25-May-21	6	26-May-21	01-Jun-21		l     			       			
CE205 - W	estern Access Tunnel Entrustment Works										     	 			
	on for Western Portal													1 	

MP006 (2105)				3 Month Rolling Programme										Page 5 of 5
ctivity ID Activity Name		Original Duration	Start	Finish		t Late Start	Late Finish	2021						
		Duradon						Apr		May	Jun	Jul	Aug	Sep
Slope SM													, , ,	
E11630	Soil Nail (Bb1-17)-23nos	12	08-May-21	22-May-21	265	31-Mar-22	14-Apr-22							
E11640	Soil Nail (Ba1-21)-21nos	11	24-May-21	04-Jun-21	265	19-Apr-22	30-Apr-22		1					
E11720	U-channel at +33mpd (SMP2)	29	05-Mar-21 A	11-May-21	261	26-Mar-22	29-Mar-22							
E11730	U-channel at +28mpd (SMP2)	12	12-May-21	26-May-21	261	30-Mar-22	13-Apr-22							
E11740	U-channel at +23mpd (SMP2)	12	27-May-21	09-Jun-21	261	14-Apr-22	30-Apr-22							
Retaining V	Vallfor Western Portal						I							
Bored Pile	e Works													
E10260	Bored Pile - BP1 (14m rock socket)	32	31-Mar-21 A	15-May-21	1	10-May-21	17-May-21							
E10280	Bored Pile - BP3 (14m rock socket)	32	17-May-21	24-Jun-21	1	18-May-21	25-Jun-21							
E10300	Bored Pile - BP5 (14m rock socket)	32	08-May-21	16-Jun-21	8	18-May-21	25-Jun-21							
E11530	Pile test	28	10-Jun-21	14-Jul-21	1	11-Jun-21	15-Jul-21							
Western Ac	ccess Tunnel						I							
Site Form	ation for Western Tunnel Portal													
E10380	Excavation (+23 to 21mpd)	2	15-Jul-21	16-Jul-21	1	16-Jul-21	17-Jul-21				L			
E10390	GFRP Soil Nail at 21mpd - 12nos (assume 1.5m c/c)	4	17-Jul-21	21-Jul-21	1	19-Jul-21	22-Jul-21							
E10400	Excavation (+21 to 19mpd)	2	22-Jul-21	23-Jul-21	1	23-Jul-21	24-Jul-21					•••••		
E10410	GFRP Soil Nail at 19mpd - 12nos (assume 1.5m c/c)	4	24-Jul-21	28-Jul-21	1	26-Jul-21	29-Jul-21				L			
E10420	Excavation (+19 to 17mpd)	2	29-Jul-21	30-Jul-21	1	30-Jul-21	31-Jul-21							
E10430	GFRP Soil Nail at 17mpd - 12nos (assume 1.5m c/c)	4	31-Jul-21	04-Aug-21	1	02-Aug-21	05-Aug-21				L		·····	
E10440	Excavation (+17 to 15mpd)	2	05-Aug-21	06-Aug-21	1	06-Aug-21	07-Aug-21							
E10450	GFRP Soil Nail at 15mpd - 12nos (assume 1.5m c/c)	4	07-Aug-21	11-Aug-21	1	09-Aug-21	12-Aug-21							
Hard Roc	k Tunnel Excavation by Drill and Blast													
E11263	Main Tunnel Top Heading (Ch 263-278) blasting completion	0	08-May-21		288	30-Apr-22					ding (Ch 263-278) blasting completion			
E11284	Permanent bolt and shotcrete (ch227-267) - Top Heading (WAT)	78	24-Feb-21 A	31-May-21	14	26-May-21	17-Jun-21		·					
E11294	Main Tunnel Bottom Bench blasting pe i od	98	01-Mar-21 A	27-May-21	9	07-Jun-21	07-Jun-21			<b>V</b>			· · · · · · · · · · · · · · · · · · ·	 I I I
E11296	Main Tunnel Bottom (Ch 263 278) blasting completion	0	11-May-21		51	13-Jul-21				Main Tunnel Botto	om (Ch 263-278) blasting completion			
E11301	Bottom (Ch240-258)	8	22-Jun-21	30-Jun-21	17	13-Jul-21	21-Jul-21							
E11312	Bottom (Ch227-240)	6	02-Jul-21	08-Jul-21	17	22-Jul-21	28-Jul-21		·····		L			
E11314	Permanent bolt and shotcrete (ch227-258)-Bottom Bench (WAT)	60	22-Jun-21	31-Aug-21	180	26-Jan-22	13-Apr-22						· · · · · · · · · · · · · · · · · · ·	