



Airport City Link

Monthly EM&A Report for April 2023

May 2023

Mott MacDonald
3/F Manulife Place
348 Kwun Tong Road
Kwun Tong
Kowloon
Hong Kong

T +852 2828 5757
mottmac.hk

Airport Authority Hong Kong

Airport City Link

Monthly EM&A Report for April 2023

May 2023

**This Submission of Construction Phase Monthly Environmental
Monitoring and Audit (EM&A) Report for April 2023**

has been reviewed and certified by

the Environmental Team Leader (ETL) in accordance with

Condition 3.5 of Environmental Permit No. EP-581/2020 and

Section 11.2 of the EM&A Manual of the Project.

Certified by:



Ir Thomas Chan
Environmental Team Leader (ETL)
Mott MacDonald Hong Kong Limited

Date 12 May 2023

Your Ref: -
Our Ref: 60664934/C/FYW2305121

By Email

Capital Works Management Department
Level 6, HKIA Tower 2,
15 Cheong Tat Road,
Hong Kong International Airport,
Lantau, Hong Kong

Attn: Collin Chan (Manager, Civil)

12 May 2023

Dear Sir,

**Contract C21C02 – Independent Environmental Checker Consultancy Services for Airport
City Link
Monthly Environmental and Audit (EM&A) Report for April 2023**

Reference is made to the Environmental Team's submission of Monthly EM&A Report for April 2023 in accordance with Condition 3.5 of the Environmental Permit (No: EP-581/2020) and Section 11.2 of the EM&A Manual of the Project certified by the ET Leader on 12 May 2023.

We would like to inform you that we have verified on the captioned submission in accordance with the requirement stipulated in Condition 1.9 of EP-581/2020.

Should you have any queries, please feel free to contact the undersigned at 3922 9366.

Yours faithfully,
AECOM Asia Co. Ltd.



Y W Fung
Independent Environmental Checker

Contents

Executive summary	4
1 Introduction	6
1.1 Background	6
1.2 Project Organisation	6
1.3 Construction Works Programme and Construction Works Area	7
1.4 Construction Works undertaken during the Reporting Period	7
2 Water Quality	8
2.1 Baseline Water Quality Monitoring	8
2.2 Impact Water Quality Monitoring	8
2.2.1 Monitoring Requirement	8
2.2.2 Monitoring Locations	8
2.2.3 Monitoring Parameters	9
2.2.4 Monitoring Schedule for the Reporting Period	9
2.2.5 Monitoring Equipment	9
2.2.6 Maintenance and Calibration of In-situ Instruments	9
2.2.7 Laboratory Measurement / Analysis	10
2.3 Event and Action Plan	10
2.3.1 Action and Limit Levels	10
2.3.2 Event and Action Plan	10
2.4 Water Quality Monitoring Results	10
2.4.1 Impact Water Quality Monitoring	10
2.5 Conclusion	11
3 Environmental Site Inspection and Audit	12
3.1 Environmental Site Inspection	12
3.2 Advice on the Solid and Liquid Waste Management Status	13
3.3 Implementation Status of Environmental Mitigation Measures	13
3.4 Summary of Exceedance of the Environmental Quality Performance Limit	14
3.5 Summary of Complaints, Notifications of Summons and Successful Prosecutions	14
4 Future Key Issues	15
4.1 Construction Programme for the Coming Month	15
4.2 Environmental Site Inspection and Monitoring Schedule for the Next Reporting Period	15
5 Conclusions	16

Figure

Figure 2.1 Water Quality Monitoring Locations

Appendices

Appendix A. Project Organisation

Appendix B. Construction Works Programme

Appendix C. Construction Works Area

Appendix D. Environmental Site Inspection and Monitoring Schedule

Appendix E. Calibration Certificates

Appendix F. Event and Action Plan

Appendix G. Monitoring Data and Graphical Plots

Appendix H. Waste Flow Table

Appendix I. Status of Environmental Permits and Licences

Appendix J. Environmental Mitigation Measures Implementation Status

Tables

Table 1.1: Contact Information of Key Personnel	6
Table 2.1: Locations of Marine Water Quality Monitoring Stations	8
Table 2.2: Impact Water Quality Monitoring Equipment	9
Table 2.3: Derived Action and Limit Levels	10
Table 2.4: Summary of Exceedances	11
Table 3.1: Summary of Site Inspections and Recommendations	12
Table 3.2: Statistics on Environmental Complaints, Notifications of Summons and Successful Prosecutions	14
Table 4.1: Construction Activities for the Next Reporting Period	15

Executive summary

In July 2020, a Project Profile (PP) (Register No.: PP-606/2020) of the Airport City Link (ACL) (hereinafter as “the Project”) was submitted for the application for permission to apply directly for an Environmental Permit (EP), which was approved by Environmental Protection Department (EPD) in August 2020. The EP of the Project (EP No.: EP-581/2020) was obtained in October 2020.

On 10 June 2021, Mott MacDonald Hong Kong Limited (MMHK) was commissioned by Airport Authority Hong Kong (AAHK) to provide Environmental Team (ET) consultancy services for the implementation of an Environmental Monitoring and Audit (EM&A) programme of the Project in accordance with the EP requirements throughout the Pre-construction, Construction and Post-construction phases.

The construction phase EM&A programme of the Project started on 26 July 2022. The construction of marine section was commenced on 26 July 2022, while the construction of the land section was commenced on 20 February 2023.

This is the 9th Monthly EM&A Report for the construction phase of the Project which summaries findings of the EM&A programme during the reporting period from 1 to 30 April 2023.

Key Construction Works in the Reporting Period

A summary of construction activities undertaken during the reporting period is presented below:

Marine Section

- Plant mobilization and material delivery for marine bored piling works
- Marine bored piling works
- Marine substructure works

Land Section

- GI works
- Underground utilities diversion work
- Bored pile work

Environmental Monitoring and Audit Progress

The monthly EM&A programme was undertaken by ET in accordance with the approved EM&A Manual. A summary of the monitoring activities during the reporting period is presented below:

Table I: Summary Table for EM&A Activities in the Reporting Period

EM&A Activities	Number of Sessions
Water quality monitoring	13
Weekly environmental site inspections (Marine Section)	4
Weekly environmental site inspections (Land Section)	4

Breaches of Action and Limit Levels

Water Quality

The water quality monitoring results for dissolved oxygen (DO), turbidity and suspended solids (SS) obtained during the reporting period were within the corresponding Action and Limit Levels.

Complaint Log

There was no complaint in relation to the environmental impact received during the reporting period.

Notifications of Summons and Successful Prosecutions

There was no notifications of summons or successful prosecutions received during this reporting period.

Reporting Changes

There was no reporting change during the reporting period.

Future Key Issues

The future key issues to be undertaken in the upcoming month are:

Marine Section

- Plant mobilization and material delivery for marine bored piling works
- Marine bored piling works
- Marine substructure works

Land Section

- GI works
- Underground utilities diversion work
- Bored pile work

1 Introduction

1.1 Background

In July 2020, a Project Profile (PP) (Register No.: PP-606/2020) of the Airport City Link (ACL) (hereinafter as “the Project”) was submitted for the application for permission to apply directly for an Environmental Permit (EP), which was approved by Environmental Protection Department (EPD) in August 2020. The EP of the Project (EP No.: EP-581/2020) was obtained in October 2020.

The Project is situated between the Airport Island and Hong Kong Port (HKP) Island, at the south of existing SkyPier on the Airport Island. To enhance vehicular mobility and walkability between HKP Island and the SKYCITY, the Project serves as a connection bridge providing shuttle services and pedestrian pathway.

The construction for the Project consists of a marine section in a marine area between the Airport Island and HKP Island, and a land section on the Airport Island and HKP Island. The connection bridge comprises of approximately 400m long marine section and 450m long land section. The construction works of marine section will be carried out by marine works Contractor, while the construction works of land section will be carried out by land works Contractor.

On 10 June 2021, Mott MacDonald Hong Kong Limited (MMHK) was commissioned by Airport Authority Hong Kong (AAHK) to provide Environmental Team (ET) consultancy services for the implementation of an Environmental Monitoring and Audit (EM&A) programme in accordance with the EP requirements throughout the Pre-construction, Construction and Post-construction phases.

The construction phase EM&A programme of the Project started on 26 July 2022. The construction of marine section was commenced on 26 July 2022, while the construction of the land section was commenced on 20 February 2023.

This is the 9th Monthly EM&A report summarising the key findings of the construction phase EM&A programme from 1 to 30 April 2023 (the reporting period) and is submitted to fulfil requirements in Condition 3.5 of EP and Section 11.2 of EM&A Manual of the Project.

1.2 Project Organisation

The organisation chart and lines of communication with respect to the on-site environmental management structure of the key personnel are shown in **Appendix A**. The key personnel contact names and numbers are summarized in **Table 1.1**.

Table 1.1: Contact Information of Key Personnel

Party	Position	Name	Telephone
Project Manager’s Representative (Airport Authority Hong Kong)	Senior Project Engineer, Environment	Becky Yan	2183 2773
Environmental Team (ET) (Mott MacDonald Hong Kong Limited)	Environmental Team Leader	Thomas Chan	2828 5967
	Deputy Environmental Team Leader	Gary Chow	2828 5874
Independent Environmental Checker (IEC)	Independent Environmental Checker	Y W Fung	3922 9366

Party	Position	Name	Telephone
(AECOM Asia Company Limited)	Deputy Independent Environmental Checker	Lemon Lam	3922 9381
Main Contractor – Marine Section (Gammon Engineering & Construction Company Limited)	Senior Project Manager	Brian Ho	9041 7535
	Environmental Officer	Elena Lai	6841 3324
Main Contractor – Land Section (China State Construction Engineering (HK) Ltd.)	Project Manager	Kingsley Chiang	9424 8437
	Senior Environmental Officer	William Chan	5408 3045

1.3 Construction Works Programme and Construction Works Area

The construction phase EM&A programme of the Project started on 26 July 2022. The construction of marine section was commenced on 26 July 2022, while the construction of the land section was commenced on 20 February 2023.

The construction works programme and the construction works area of the Project are shown in **Appendix B** and **Appendix C** respectively.

1.4 Construction Works undertaken during the Reporting Period

A summary of construction activities undertaken during this reporting period is presented below:

Marine Section

- Plant mobilization and material delivery for marine bored piling works
- Marine bored piling works
- Marine substructure works

Land Section

- GI works
- Underground utilities diversion work
- Bored pile work

2 Water Quality

2.1 Baseline Water Quality Monitoring

As stipulated in the EM&A Manual, the construction activities under sea water level for the Project will commence in a month after completion of that of Intermodal Transfer Terminal Bonded Vehicular Bridge (ITT-BVB). Therefore, it is likely that the period for baseline monitoring would overlap with the construction activities under sea water level of ITT-BVB, which may influence the baseline water quality for the Project.

Since the baseline monitoring of ITT-BVB project has been carried out at the same proposed baseline monitoring locations of the Project during 15 August 2019 – 10 September 2019, and 28 November 2019 – 24 December 2019 covering both dry and wet seasons, which was carried out before any marine construction activities in the vicinity of the Project. Hence, the baseline monitoring data from ITT-BVB would be the most recent and representative to the baseline condition of the water quality in the vicinity of the Project without any interference. Thus, the baseline monitoring data from ITT-BVB would be adopted for the Project.

ET submitted the baseline monitoring report of the Project on 12 November 2021 and EPD expressed no comment on 24 November 2021.

2.2 Impact Water Quality Monitoring

2.2.1 Monitoring Requirement

The impact water quality monitoring was conducted three days per week at mid-flood and mid-ebb tides, at 5 water quality monitoring stations. Samples were taken at three depths, namely, 1m below water surface, mid-depth and 1m above sea bed, except where the water depth less than 6m, the mid-depth station was omitted. For locations with water depth less than 3m, only the mid-depth station was monitored. Duplicate in-situ measurements and water samples were collected from each independent monitoring event for all parameters to ensure a robust statistically interpretable dataset.

2.2.2 Monitoring Locations

The water quality monitoring was conducted at three locations in the sea channel between the HKIA and the HKBCF (M1, M2 and M3) and two control stations (C1 and C2), locations are shown in **Figure 2.1** and summarized in **Table 2.1**.

Table 2.1: Locations of Marine Water Quality Monitoring Stations

ID	Monitoring Station	Easting	Northing
M1	Impact Station	812423	819635
M2 ⁽¹⁾	Impact Station	812629	819845
M3 ⁽²⁾	Impact Station	812586	820069
C1	Control Station - West	812419	820670
C2	Control Station - East	813072	820595

Notes:

1. As updated in the baseline monitoring report, the water quality monitoring at M2 station was shifted to bring it closer to the Project site and away from the SkyPier ferry movements for better representation.

2. As updated in the baseline monitoring report, the water quality monitoring at M3 station was shifted to the location near the seawater intake of HKBCF to better represent the potential water quality impacts at the nearby sensitive receiver

2.2.3 Monitoring Parameters

For the 3 impact stations (M1 to M3) and 2 control stations (C1 and C2), monitoring of DO, DO%, pH, temperature, turbidity, salinity, SS and water depth were undertaken.

Other relevant data were also recorded, including monitoring location, time, tidal stages, weather conditions and any special phenomena or work during the monitoring.

2.2.4 Monitoring Schedule for the Reporting Period

Construction impact monitoring for water quality was undertaken in compliance with the EM&A Manual during the reporting period.

The schedule for water quality monitoring of the reporting period is presented in **Appendix D**.

2.2.5 Monitoring Equipment

Water samples for all monitoring parameters were collected, stored, preserved and analysed according to the Standard Methods, APHA 21st ed. and/or other methods as agreed by the EPD. In-situ measurements at monitoring locations including dissolved oxygen (DO), dissolved oxygen saturation (DO%), pH, temperature, turbidity, salinity and water depth were collected using the equipment listed in **Table 2.2**.

Water samples for suspended solids (SS) analysis were stored in suitable containers provided by the HOKLAS laboratory with no preservative added, packed in ice (cooled to 4°C without being frozen) and delivered to the HOKLAS laboratory as soon as possible after collection.

Table 2.2: Impact Water Quality Monitoring Equipment

Equipment	Brand and Model	Quantity
Water Sampler	Van Dorn Water Sampler	2
Monitoring Position Equipment (measurement of DGPS)	Garmin eTrex 20x	1
Water Depth Detector (measurement of water depth)	Garmin STRIKER™ Series	1
Multifunctional Meter (measurement of DO, DO%, temperature, turbidity, salinity and pH)	YSI ProDSS (Multiparameter Sampling Instrument)	2

2.2.6 Maintenance and Calibration of In-situ Instruments

In-situ monitoring instruments for water quality parameters were checked, calibrated and certified by a laboratory accredited under HOKLAS before use. Responses of sensors and electrodes were checked with certified standard solutions before each use.

Wet bulb calibration for DO measurement was carried out before commencement of monitoring and after completion of all measurements each day. The turbidity meter was calibrated in order to establish the relationship between NTU units and the levels of suspended solids. A zero check in distilled water was performed with the turbidity probe at least once per monitoring day. The probe was then calibrated with a solution of known NTU. Standard buffer solutions of at least pH 7 and pH 10 was used for calibration of the pH instrument before and after use on each monitoring day.

Calibration certificates of the monitoring equipment used in the monitoring for water quality parameters are provided in **Appendix E**.

2.2.7 Laboratory Measurement / Analysis

Analysis of SS was out in a HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd (Reg. No. HOKLAS 066). Sufficient water samples were collected at each of the control stations and impact stations for carrying out the laboratory SS determination.

The SS determination works started within 24 hours after collection of the water samples. The analysis followed the APHA 2540D analytical method with a detection limit of 1 mg/L.

2.3 Event and Action Plan

2.3.1 Action and Limit Levels

The Action and Limit Levels for the impact monitoring stations were extracted from Table 2.8 of the Baseline Monitoring Report of ITT-BVB. The derived Action and Limit Levels are summarized in **Table 2.3**.

Table 2.3: Derived Action and Limit Levels

Parameters	Action Level	Limit Level
Impact Stations M1 and M2		
DO in mg/L		
Surface & Middle	4.3	4.0
Bottom	3.8	3.0
SS in mg/L		
	14.2 AND	17.4 AND
	120% of upstream control station at the same tide of the same day	130% of upstream control station at the same tide of the same day
Turbidity in NTU		
	11.0 AND	16.3 AND
	120% of upstream control station at the same tide of the same day	130% of upstream control station at the same tide of the same day
Impact Station M3		
SS in mg/L	33	42

Notes:

1. For DO measurement, non-compliance occurs when the monitoring result is lower than the limits.
2. For parameters other than DO, non-compliance of water quality occurs when the monitoring result is higher than the limits.
3. Depth-averaged results are used unless specified otherwise.
4. Impact station M3 is represents the impact station SR1A of "Expansion of Hong Kong International Airport into a Three-Runway System". The AL levels for M3 in **Table 2.3** is referencing the agreed and adopted AL levels of SR1A from the Updated EM&A Manual for Expansion of Hong Kong International Airport into a Three-Runway System.

2.3.2 Event and Action Plan

In the event of water quality monitoring results at impact stations exceeding the Action and/or Limit levels for water quality as defined in **Table 2.3**, the actions in accordance with the Event and Action Plan presented in **Appendix F** shall be carried out.

2.4 Water Quality Monitoring Results

2.4.1 Impact Water Quality Monitoring

The water quality monitoring results for dissolved oxygen (DO), turbidity and suspended solids (SS) obtained during the reporting period were within the corresponding Action and Limit Levels.

Table 2.4 presents the summary of exceedances during the reporting period. Detailed impact monitoring results and relevant graphical plots are presented in **Appendix G**.

Table 2.4: Summary of Exceedances

Date	Parameter(s)	Affected Station(s)	Tide	Exceedance Type
N/A	N/A	N/A	N/A	N/A

2.5 Conclusion

The water quality monitoring results for dissolved oxygen (DO), turbidity and suspended solids (SS) obtained during the reporting period were within the corresponding Action and Limit Levels.

In the meantime, the Contractor was reminded to implement and maintain all mitigation measures during weekly site inspection and regular environmental management meetings. These include maintaining mitigation measures properly as recommended in the EM&A Manual.

3 Environmental Site Inspection and Audit

3.1 Environmental Site Inspection

Site inspections for marine and land section were carried out by ET on a weekly basis to monitor the implementation of proper environmental pollution control mitigation measures for the Project. Key observations were recorded in the site inspection checklist and passed to the Contractors together with the appropriate recommended mitigation measures where necessary.

Marine Section

During the reporting period, site inspections were carried out on 4, 11, 18 and 25 April 2023 for marine section. Joint IEC site inspection for marine section was carried out on 11 April 2023. Monthly landscape and visual site audit was carried out on 11 April 2023.

Land Section

During the reporting period, site inspections were carried out on 3, 12, 17 and 24 April 2023 for land section. Joint IEC site inspection for land section was carried out on 17 April 2023. Monthly landscape and visual site audit was carried out on 17 April 2023.

Key observations and reminders during the site inspections and landscape and visual site audit are described in **Table 3.1**.

Table 3.1: Summary of Site Inspections and Recommendations

Marine Section			
Inspection Date	Key Observations / Reminders	Recommendations / Actions	Close-Out Date
11 Apr 2023	Silt curtain was not properly deployed at Pier 7. No dewatering work was observed during the site inspection.	Silt curtain should be deployed at Pier 7 and daily inspection for the silt curtain should be conducted prior to commencement of work.	18 Apr 2023
11 Apr 2023	General refuse and construction waste should be cleaned regularly (Reminder).	The Contractor was reminded to provide receptacles for collection of general refuse and construction waste and provide regular cleaning to prevent any materials from getting into sea water.	11 Apr 2023
25 Apr 2023	Silt curtain should be deployed properly all the time (Reminder).	The Contractor was reminded to maintain the silt curtain as installed at Pier 7 properly during installation and dewatering of the cofferdam and conduct daily inspection for the silt curtain prior to commencement of work.	25 Apr 2023
Land Section			
Inspection Date	Key Observations / Reminders	Recommendations / Actions	Close-Out Date
3 Apr 2023	Potential surface runoff leakage to the cracks under the manhole was observed.	The Contractor should provide mitigation measures to seal the cracks from preventing surface runoff entering the public drainage.	12 Apr 2023

Land Section			
12 Apr 2023	Dusty tyre trail was observed at the site entrance/exit.	The Contractor should provide proper wheel washing for all vehicles before leaving the site and keep public road tidy and clear of dust.	17 Apr 2023
12 Apr 2023	Mitigation measures to prevent dust impact were observed insufficient (Reminder).	The Contractor was reminded to cover the stockpile entirely for dust suppression.	12 Apr 2023
17 Apr 2023	Mud was deposited in the U-channel.	The Contractor should clear the mud and enhance the protection measure at the U-channel to prevent any mud from entering the public drainage system.	24 Apr 2023
17 Apr 2023	Mitigation measures for site surface runoff control was observed inadequate.	The Contractor should enhance the barrier to prevent any seepage and overflowing of surface runoff out of site boundary.	24 Apr 2023
17 Apr 2023	The excavated marine sediment was not properly covered with tarpaulin.	The Contractor should fully cover the excavated marine sediment with tarpaulin to prevent entry of rainwater into the marine sediment.	24 Apr 2023
17 Apr 2023	The exposed area was observed dry.	The Contractor should provide sufficient water spraying for the exposed area for dust suppression.	24 Apr 2023
24 Apr 2023	Wastewater should be treated properly prior to discharge (Reminder).	No discharge was observed during site inspection. The Contractor was reminded to retreat the wastewater in chamber of wastewater treatment facility and ensure discharge quality could meet the discharge licence requirement.	24 Apr 2023
24 Apr 2023	Mitigation measures to avoid muddy runoff and construction materials from entering the public drain were insufficient (Reminder).	The Contractor was reminded to reinstate the bunding for preventing any muddy runoff and construction materials from entering the public drain.	24 Apr 2023

3.2 Advice on the Solid and Liquid Waste Management Status

The Contractors were registered as chemical waste producers for the Project. Construction and demolition (C&D) material sorting was carried out on site. Sufficient numbers of receptacles were provided for general refuse collection and sorting. Excavated inert C&D materials were reused to minimise the disposal of C&D waste to public fill. The Contractors were reminded to maintain on site waste sorting and recording system and maximize reuse / recycling of C&D wastes, whenever these are generated.

The monthly summary of waste flow table for marine and land section are detailed in **Appendix H**.

The valid environmental licenses and permits for the Project during the reporting period are summarized in **Appendix I**.

3.3 Implementation Status of Environmental Mitigation Measures

In response to the site audit findings, the Contractors carried out corrective actions.

A summary of the environmental mitigation measures implementation status is presented in **Appendix J**. Necessary mitigation measures were implemented properly, observations and reminders were issued to the Contractors where actions were taken by the Contractors to rectify the identified issues.

3.4 Summary of Exceedance of the Environmental Quality Performance Limit

Water Quality

The water quality monitoring results for dissolved oxygen (DO), turbidity and suspended solids (SS) obtained during the reporting period were within the corresponding Action and Limit Levels.

Detailed impact monitoring results and relevant graphical plots are presented in **Appendix G**.

3.5 Summary of Complaints, Notifications of Summons and Successful Prosecutions

Complaint Log

There was no complaint received in relation to the environmental impact during the reporting period.

Notifications of Summons or Status of Prosecution

There was no notification of summons or prosecutions received during the reporting period.

Cumulative Statistics

Statistics on complaints, notifications of summons and successful prosecutions are summarized in **Table 3.2**.

Table 3.2: Statistics on Environmental Complaints, Notifications of Summons and Successful Prosecutions

Reporting Period	Environmental Complaints	Notifications of Summons	Successful Prosecutions
This reporting period (Apr 2023)	0	0	0
From commencement date of construction to end of reporting period	0	0	0

4 Future Key Issues

4.1 Construction Programme for the Coming Month

As informed by the Contractors, the major construction activities for the next reporting period (May 2023) are summarized in **Table 4.1**.

Table 4.1: Construction Activities for the Next Reporting Period

Marine Section	
Period	Description of Activities
May 2023	<ul style="list-style-type: none">Plant mobilization and material delivery for marine bored piling worksMarine bored piling worksMarine substructure works
Land Section	
Period	Description of Activities
May 2023	<ul style="list-style-type: none">GI worksUnderground utilities diversion workBored pile work

4.2 Environmental Site Inspection and Monitoring Schedule for the Next Reporting Period

The tentative schedule for weekly site inspection and water quality monitoring for the next reporting period is provided in **Appendix D**.

5 Conclusions

General

The construction works for the Project commenced on 26 July 2022. The ET of the Project has undertaken environmental site inspections and water quality monitoring under the construction phase EM&A programme during the reporting period.

Water Quality Monitoring

The water quality monitoring results for dissolved oxygen (DO), turbidity and suspended solids (SS) obtained during the reporting period were within the corresponding Action and Limit Levels.

Environmental Site Inspections

Environmental site inspections were carried out 4 times for marine section and 4 times for land section during the reporting period. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site inspections.

Complaint Log

There was no complaint received in relation to the environmental impact during the reporting period.

Reporting Changes


There was no reporting change during the reporting period.

Notifications of Summons and Successful Prosecutions

There was no notification of summons or successful prosecutions received during the reporting period.

Figure

Figure 2.1 Water Quality Monitoring Locations



LEGEND
 PROPOSED ALIGNMENT
 WATER QUALITY MONITORING STATION

Rev.	Date	Description	Checked



Hong Kong International Airport


Consultant
 MOTT MACDONALD

Consultant's Signatures for Approval _____ Date _____

Design Supervisor _____

Checkers _____

Authorised Representative _____




Title

LOCATION OF WATER QUALITY MONITORING STATIONS

FIGURE 2.1

Station	Description	Easting	Northing
M1	Impact Station	812423	819635
M2	Impact Station	812629	819845
M3	Impact Station	812586	820069
C1	Control Station - West	812419	820670
C2	Control Station - East	813072	820595




Originator	Location	Discipline	Type	Dwg Sequence No.
Status	DESIGN	Scale	1:5000 (A3)	Rev. A

Appendices

Appendix A. Project Organisation

Management Organizations for EP Condition 2.3



Appendix B. Construction Works Programme

Marine Section

C19W10/01 - ACL - Monthly Programme Rev.D Updated as of 30 April 2023

Activity ID	Activity Name	Orig Dur	DWP Rev.B Start	DWP Rev.B Finish	Start	Finish	Total Float	Physical % Complete	2023			
									Apr 15	May 16	Jun 17	Jul 18
C19W10/01 - ACL - Monthly Programme Rev.D Updated as of 30 April 2023												
Contract Dates												
Statutory Submission												
19W10.AC0W785	Design Preparation, Submissoin and Approval for Movement Joints	90	02-May-23	24-Aug-23	02-May-23	24-Aug-23	112	0%	Submissoin and Approval for Movement Joints			
19W10.AC0W895	Design Preparation, Submissoin and Approval for Navigation Aids	100	01-May-23	24-Aug-23	01-May-23	24-Aug-23	45	0%	Submissoin and Approval for Navigation Aids			
Marine Piling Works												
2nd Pile Group												
Testing and Statutory Document Submission for Completion												
19W10.H.VD0B660	Selection of Pile for Full Core Drilling Test	12	21-Dec-22	06-Jan-23	30-Mar-23 A	26-Apr-23 A		100%	Full Core Platform Erection			
19W10.H.VD0B670	Full Core Platform Erection	6	07-Jan-23	13-Jan-23	27-Apr-23 A	29-Apr-23 A		100%	Full Core Drilling Test			
19W10.H.VD0B680	Full Core Drilling Test	6	02-May-23	08-May-23	02-May-23	08-May-23	-31	0%	Full Core Platform Dismantlement			
19W10.H.VD0B690	Full Core Platform Dismantlement	6	09-May-23	15-May-23	09-May-23	15-May-23	36	0%	Submit Concrete Strength Report			
19W10.H.VD0B700	Submit Concrete Strength Report	11	09-May-23	22-May-23	09-May-23	22-May-23	-31	0%	BA14 Acknowledgement Letter from BD (2nd Pile Group)			
19W10.H.VD0B710	BA14 Acknowledgement Letter from BD (2nd Pile Group)	5	23-May-23	29-May-23	23-May-23	29-May-23	-31	0%	Application of P7 and P4 Superstructure Conccent			
19W10.H.VD0A380	Application of P7 and P4 Superstructure Conccent	1	30-May-23	30-May-23	30-May-23	30-May-23	-31	0%				
3rd Pile Group												
ACL P8 (67m)												
Piling Works												
Sonic & Interface Core Test for ACL P8												
19W10.H.VD0B790	Removal of Pier 8 Platform	6	02-May-23	08-May-23	02-May-23	08-May-23	-16	0%	Removal of Pier 8 Platform			
Testing and Statutory Document Submission for Completion												
19W10.H.VD0B880	Selection of Pile for Full Core Drilling Test	12	09-Feb-23	22-Feb-23	30-Mar-23 A	26-Apr-23 A		100%	Full Core Platform Erection			
19W10.H.VD0B890	Full Core Platform Erection	6	23-Feb-23	01-Mar-23	27-Apr-23 A	29-Apr-23 A		100%	Full Core Drilling Test			
19W10.H.VD0B900	Full Core Drilling Test	6	09-May-23	15-May-23	09-May-23	15-May-23	-16	0%	Full Core Platform Dismantlement			
19W10.H.VD0B910	Full Core Platform Dismantlement	6	16-May-23	23-May-23	16-May-23	23-May-23	6	0%	Submit Concrete Strength Report			
19W10.H.VD0B920	Submit Concrete Strength Report	11	16-May-23	30-May-23	16-May-23	30-May-23	-16	0%	BA14 Acknowledgement Letter from BD (3rd Pile Group)			
19W10.H.VD0B930	BA14 Acknowledgement Letter from BD (3rd Pile Group)	3	31-May-23	02-Jun-23	31-May-23	02-Jun-23	-16	0%	Application of P4 and P3 Superstructure Conccent			
19W10.H.VD0A510	Application of P4 and P3 Superstructure Conccent	1	03-Jun-23	03-Jun-23	03-Jun-23	03-Jun-23	-16	0%				
Marine Substructure Works												
19W10.U.SD11	BA8 for Pile Cap and Superstructure (P7 and P4)	28	31-May-23	01-Jul-23	31-May-23	01-Jul-23	-34	0%	BA8 for Pile Cap and Superstructure (P7 and P4)			
19W10.U.SD15	BA8 for Pile Cap and Superstructure (P8 and P3)	28	05-Jun-23	06-Jul-23	05-Jun-23	06-Jul-23	-18	0%	BA8 for Pile Cap and Superstructure (P8 and P3)			
19W10.U.SD12	BA10 for Pile Cap and Superstructure (P7 and P4)	7	03-Jul-23	10-Jul-23	03-Jul-23	10-Jul-23	-34	0%	BA10 for Pile Cap and Superstructure (P7 and P4)			
19W10.U.SD16	BA10 for Pile Cap and Superstructure (P8 and P3)	7	07-Jul-23	14-Jul-23	07-Jul-23	14-Jul-23	-18	0%	BA10 for Pile Cap and Superstructure (P8 and P3)			
P5 Substructure												
19W10.U.SD22	P5 Cofferdam Installation and Pile Cap Construction	24	06-Jan-23	06-Feb-23	09-Mar-23 A	18-Apr-23 A		100%	P5 Pier Erection			
19W10.U.SD42	P5 Pier Erection	21	02-May-23	27-May-23	02-May-23	27-May-23	-28	0%				
P6 Substructure												
19W10.U.SD72	P6 Pier Erection	21	13-Mar-23	06-Apr-23	13-Mar-23 A	27-May-23	-43	45%				
P4 Substructure												
19W10.U.SD82	P4 Cofferdam Installation and Pile Cap Construction	24	27-Mar-23	27-Apr-23	15-Apr-23 A	09-Aug-23	-30	25%	Pile Cap Construction			
Marine Viaduct Erection												
ACL P5 Span												
19W10.U.SD242	Erection of Hammer Head	28	29-May-23	04-Jul-23	29-May-23	04-Jul-23	-28	0%	Erection of Hammer Head			
19W10.U.SD252	Erection of Travelling Formworks TF1 for Segment N-1	5	05-Jul-23	10-Jul-23	05-Jul-23	10-Jul-23	-28	0%	Erection of Travelling Formworks TF1 for Segment N-1			
19W10.U.SD253	Erect Segment N-1	10	11-Jul-23	22-Jul-23	11-Jul-23	22-Jul-23	-28	0%	Erect Segment N-1			
19W10.U.SD254	Erection of Travelling Formworks TF2 for Segment N+1	5	24-Jul-23	29-Jul-23	24-Jul-23	29-Jul-23	-28	0%	Erection of Travelling Formworks TF2 for Segment N+1			
ACL P6 Span												
19W10.U.SD272	Erection of Hammer Head	28	29-May-23	04-Jul-23	29-May-23	04-Jul-23	-43	0%	Erection of Hammer Head			
19W10.U.SD282	Erection of Travelling Formworks TF3 for Segment N-1	5	05-Jul-23	10-Jul-23	05-Jul-23	10-Jul-23	-43	0%	Erection of Travelling Formworks TF3 for Segment N-1			
19W10.U.SD283	Erect Segment N-1	10	11-Jul-23	22-Jul-23	11-Jul-23	22-Jul-23	-43	0%	Erect Segment N-1			
19W10.U.SD284	Erection of Travelling Formworks TF4 for Segment N+1	5	24-Jul-23	29-Jul-23	24-Jul-23	29-Jul-23	-43	0%	Erection of Travelling Formworks TF4 for Segment N+1			
ACL P3 Span												
19W10.U.SD367	Fabrication and Delivery of Bearing (for P3 & P8)	200	01-May-23	19-Dec-23	01-May-23	19-Dec-23	-6	0%	Fabrication and Delivery of Bearing (for P3 & P8)			
Viaduct Parapet Erection												

Actual LOE	Crit Milestone
Remaining LOE	Actual Milestone
Actual Work	Start Constraint
Remaining Work	Finish Constraint
Critical Remaining Work	No Predecessors
Milestone	No Successors













Project ID: C19W10/01-DWP-D-M14
Three-Month Rolling Programme (as of 30 April 2023)
 Page 1 of 2

Data Date: 30-Apr-23
Printed: 12-May-23 08:51
Layout: C19W10/01 ACL 3MR M14
TASK filter: 3 Mths Rolling.

Date	Revision	Checked	Approved
26-Feb-22	Initial Works Programme	DW	BH
10-May-22	Detailed Works Programme ...	DW	BH
22-Aug-22	Detailed Works Programme ...	DW	RN
31-Mar-23	Detailed Works Programme ...	DW	RN
30-Apr-23	3MRP - Update	DW	BH

C19W10/01 - ACL - Monthly Programme Rev.D Updated as of 30 April 2023

Activity ID	Activity Name	Orig Dur	DWP Rev.B Start	DWP Rev.B Finish	Start	Finish	Total Float	Physical % Complete	2023			
									Apr 15	May 16	Jun 17	Jul 18
19W10.A.C0W555	Off-site Fabrication and Delivery of Precast Parapet	180	15-Jul-23	27-Feb-24	15-Jul-23	27-Feb-24	-15	0%				Off-site Fabrication and Delivery of Precast Parapet
Top Railing and Road Lighting Plinth												
19W10.A.C0W790	Off-site Fabrication and Delivery of Top Railing	180	15-Jul-23	27-Feb-24	15-Jul-23	27-Feb-24	21	0%				Off-site Fabrication and Delivery of Top Railing
Fender Installation												
19W10.A.C0W855	Off-site fabrication and delivery	178	01-May-23	23-Nov-23	01-May-23	23-Nov-23	-18	0%	Off-site fabrication and delivery			

 Actual LOE	 Crit Milestone
 Remaining LOE	 Actual Milestone
 Actual Work	 Start Constraint
 Remaining Work	 Finish Constraint
 Critical Remaining Work	 No Predecessors
 Milestone	 No Successors

Project ID: C19W10/01-DWP-D-M14
Three-Month Rolling Programme (as of 30 April 2023)
 Page 2 of 2

Data Date: 30-Apr-23
Printed: 12-May-23 08:51
Layout: C19W10/01 ACL 3MR M14
TASK filter: 3 Mths Rolling.

Date	Revision	Checked	Approved
26-Feb-22	Initial Works Programme	DW	BH
10-May-22	Detailed Works Programme ...	DW	BH
22-Aug-22	Detailed Works Programme ...	DW	RN
31-Mar-23	Detailed Works Programme ...	DW	RN
30-Apr-23	3MRP - Update	DW	BH

Land Section



Preliminary Works Programme for Contract C21W18 - Airportcity Link
 MU11-Works Programme Update (C21W18-CWPG-A02)DD 30 Apr 2023



Activity ID	Activity Name	OD	Start	Finish	Total Float	Physical % Complete	2023						
							Feb	Mar	Apr	May	Jun	Jul	Aug
MU11-Works Programme Update (C21W18-CWPG-A02)DD 30 Apr 2023													
Contract Dates													
Access Dates													
AD_1050	Access to C21W18/6 - 26 Jan 23	0	01-May-23 08:00*		-95	0%							
Actual / Contractor Planned Dates													
Actual Access Dates													
AAD_1050	Access to C21W18/6 - 26 Jan 23	0	01-May-23 08:00*		-95	0%							
Procurement													
Design & Submission - E&M													
Mechanical System													
EM_2020	AAWP & MS and Drawings for Mechaical System - Prepare & submit document	150	30-Dec-22 08:00 A	27-Sep-23 18:00	-34	20%							
Hydraulic System													
EM_1010	AAWP & MS and Drawings for Hydraulic System - Prepare & submit document	150	30-Dec-22 08:00 A	27-Sep-23 18:00	61	20%							
Electrical System													
EM_1040	AAWP & MS and Drawings for Electrical System - Prepare & submit document	150	30-Dec-22 08:00 A	04-Oct-23 18:00	-29	29.4%							
Lift & Escalator													
EM_1070	AAWP & MS and Drawings for Lift and Escalator - Prepare & submit document	150	30-Dec-22 08:00 A	12-May-23 18:00	39	63.3%							
EM_1080	AAWP & MS and Drawings for Lift and Escalator - PM review and approval	28	13-May-23 08:00	15-Jun-23 18:00	39	0%							
Airport System													
EM_1100	AAWP & MS and Drawings for Airport System - Prepare & submit document	150	30-Dec-22 08:00 A	27-Sep-23 18:00	49	53.5%							
Subcontractor													
K2_G_PR_1160	Metal and Glass Canopy	150	06-Jun-22 08:00 A	09-Jun-23 18:00	224	0%							
K2_G_PR_1170	Metal Cladding Facade	150	06-Jun-22 08:00 A	09-Jun-23 18:00	224	0%							
K2_G_PR_1180	Structural Steelwork for Canopy	150	06-Jun-22 08:00 A	09-Jun-23 18:00	224	0%							
K2_G_PR_1250	Specialist for Fuel Inlet Pipe Modification Works	98	06-Jun-22 08:00 A	17-Oct-22 18:00 A		100%							
K2_G_PR_1300	Prestressing	240	06-Jun-22 08:00 A	21-Sep-23 18:00	168	0%							
Facade, Structural Steel for Canopy, Bearing													
20221123 - ABWF Design Canopy													

Actual Work ◆ Milestone
 Remaining Work
 Critical Remaining Work

Project ID: C21W18-CWPG-A02-MU11
 Page 1 of 13

Data Date: 30-Apr-23
 Printed: 03-May-23 10:25
 Layout: C21W18 - 3M
 TASK filters: C21W18 - 3 M, Without WBS Summary.

Date	Revision	Checked	Approved
30-Apr-23 ...	C21W18 - CWPG-A02	Gary Yeung	Kingsley Chiang



Preliminary Works Programme for Contract C21W18 - Airportcity Link MU11-Works Programme Update (C21W18-CWPG-A02)DD 30 Apr 2023



中國建築工程(香港)有限公司
CHINA STATE CONSTRUCTION ENGRG. (HONG KONG) LTD.

Activity ID	Activity Name	OD	Start	Finish	Total Float	Physical % Complete	2023						
							Feb	Mar	Apr	May	Jun	Jul	Aug
KD2_G_PR_4000	Schematic Design (Inhabit)	52	16-Feb-23 08:00 A	14-May-23 18:00	-167	60%							
KD2_G_PR_4010	Detail Design Preparation and submission	60	15-May-23 08:00	13-Jul-23 18:00	-167	0%							
KD2_G_PR_4020	Design drawing to AA for Approval/ Comment	28	14-Jul-23 08:00	10-Aug-23 18:00	-167	0%							
KD2_G_PR_4060	BD submission approval for canopy main frame	0	01-May-23 08:00*		-213	0%							
Bearings													
KD2_G_PR_2210	Design Submission of Bearing	60	22-Sep-22 08:00 A	08-May-23 18:00	36	70%							
KD2_G_PR_2220	Procurement of Bearing Material	150	09-May-23 08:00	06-Nov-23 18:00	36	0%							
E&M Items													
EM_1430	Computer Room Air Conditioning Unit - Preparation and submission of document to PM	30	09-Mar-23 08:00 A	22-May-23 18:00	93	10%							
EM_1440	Computer Room Air Conditioning Unit -PM comment and approval	30	23-May-23 08:00	28-Jun-23 18:00	93	0%							
EM_1450	Computer Room Air Conditioning Unit - Place order and manufacture	180	29-Jun-23 08:00	01-Feb-24 18:00	93	0%							
EM_1590	Generator Sets with necessary accessories - Preparation and submission of document to PM	30	06-Mar-23 08:00 A	30-May-23 18:00	76	5%							
EM_1600	Generator Sets with necessary accessories - PM comment and approval	30	31-May-23 08:00	06-Jul-23 18:00	76	0%							
EM_1610	Generator Sets with necessary accessories - Place order and manufacture	180	07-Jul-23 08:00	08-Feb-24 18:00	76	0%							
EM_1630	Voltage Regulator -Preparation and submission of document to PM	30	22-Feb-23 08:00 A	01-Mar-23 18:00 A		100%							
EM_1640	Voltage Regulator -PM comment and approval	30	01-Apr-23 08:00 A	25-May-23 18:00	137	10%							
EM_1650	Voltage Regulator - Place order and manufacture	180	27-May-23 08:00	30-Dec-23 18:00	137	0%							
EM_1670	Lift - Preparation and submission of document to PM	30	16-Jun-23 08:00	22-Jul-23 18:00	39	0%							
EM_1680	Lift -PM comment and approval	30	24-Jul-23 08:00	26-Aug-23 18:00	39	0%							
EM_1710	Escalator - Preparation and submission of document to PM	30	22-Feb-23 08:00 A	03-Mar-23 18:00 A		100%							
EM_1720	Escalator -PM comment and approval	30	04-Mar-23 08:00 A	25-May-23 18:00	139	50%							
EM_1730	Escalator - Place order and manufacture	180	27-May-23 08:00	30-Dec-23 18:00	139	0%							
Construction													
KD2 - Complete Viaducts & Platforms, Associated Road Works, Facilities & At-Grade Plant Room													
ELS Design & BD Approval - Sky City & HKP Pile Caps, Lift Pit, Drainage/Fuel Tank etc.													
KD2_ELS_1050	Submit BA10 SSP to BD Prior to Commencement of ELS (Vertical Element)	7	01-May-23 08:00	07-May-23 18:00	-27	0%							
Sky City Platform													
Sky City Platform - Foundation													

■ Actual Work ◆ Milestone
■ Remaining Work
■ Critical Remaining Work

Project ID: C21W18-CWPG-A02-MU11
Page 2 of 13

Data Date: 30-Apr-23
 Printed: 03-May-23 10:25
 Layout: C21W18 - 3M
 TASK filters: C21W18 - 3 M, Without WBS Summary.

Date	Revision	Checked	Approved
30-Apr-23 ...	C21W18 - CWPG-A02	Gary Yeung	Kingsley Chiang



Preliminary Works Programme for Contract C21W18 - Airportcity Link MU11-Works Programme Update (C21W18-CWPG-A02)DD 30 Apr 2023



中國建築工程(香港)有限公司
CHINA STATE CONSTRUCTION ENGRG. (HONG KONG) LTD.

Activity ID	Activity Name	OD	Start	Finish	Total Float	Physical % Complete	2023						
							Feb	Mar	Apr	May	Jun	Jul	Aug
TTA Stage 2 - Full Contra-Flow of North Bound Fast Lane to South Bound													
TTA Stage 2 - North Bound													
North Bound - TTA Stage 2 - G.I. Works													
KD2_SCP_F_1430	TTA Stage 2 (N/B) - Prepare G.I. Log	7	27-Mar-23 08:00 A	09-May-23 18:00	-127	66.7%							
KD2_SCP_F_1440	TTA Stage 2 (N/B) - Review Bored Log & Accept the Proposed Founding Levels for Bored Piles	7	10-May-23 08:00	17-May-23 18:00	-127	0%							
North Bound South End - TTA Stage 2A - UU Diversion													
KD2_SCP_F_1400	TTA Stage 2A (N/B)(South End) - CLP Lay Cable, Joint Bay Excavation (By CLP)	54	13-Feb-23 08:00 A	30-Mar-23 18:00 A		100%							
North Bound North End - TTA Stage 2B - UU Diversion													
E1_1010	TMLG - Propose & Approve for TTA for Full Contra-flow of North Bound Fast Lane at North End	7	11-Mar-23 08:00 A	17-Mar-23 18:00 A		100%							
E1_1020	TTA Stage 2B (N/B)(North End) - Implement TTA for Full Contra-flow of North Bound Fast Lane at North End	1	13-Apr-23 08:00 A	13-Apr-23 18:00 A		100%							
E1_1040	TTA Stage 2B (N/B)(North End) - CLP Lay Cable, Joint Bay Excavation	12	14-Apr-23 08:00 A	09-May-23 18:00	-178	50%							
E1_1050	TTA Stage 2B (N/B)(North End) - CLP Cable Connection (3 Month)	54	10-May-23 08:00	02-Jul-23 18:00	-223	0%							
KD2_SCP_F_1410	TTA Stage 2 (N/B) (North End) - Gas Main Diversion	14	03-Jul-23 08:00	18-Jul-23 18:00	-177	0%							
North Bound - TTA Stage 2 - Bored Piling Works													
KD2_SCP_F_1000	TTA Stage 2(N/B) - Construct Bored Pile S-P9 to S-P12 (4 no x 16d/p = 64d)	64	19-Jul-23 08:00	03-Oct-23 18:00	-177	0%							
TTA Stage 2 - South Bound													
TTA Stage 2 - South Bound 11KV Cable Diversion													
TTA Stage 2A - UU Diversion at South Bound South End													
KD2_SCP_F_1050	TTA Stage 2 (S/B) - Trench Excavation, Duct Laying & Draw Pit Construction from Relocated Bus Stop to Hoarding	20	08-Sep-22 08:00 A	02-May-23 18:00	-163	75%							
TTA Stage 2B - UU Diversion at South Bound North End													
E1_1080	Excavation to Expose the Existing 11KV for CLP Connection	14	22-Mar-23 08:00 A	12-Apr-23 18:00 A		100%							
KD2_SCP_F_1560	TTA Stage 2 (S/B) - Lay 11KV Cable & Connection	60	04-May-23 08:00	02-Jul-23 18:00	-203	0%							
TTA Stage 2 - South Bound G.I. Works													
KD2_SCP_F_1090	TTA Stage 2 (S/B) - Review Bored Log & Accept the Proposed Founding Levels for Bored Piles	7	10-Feb-23 08:00 A	09-May-23 18:00	-117	70%							
TTA Stage 2 - South Bound Bored Piling Works													
KD2_SCP_F_1100	TTA Stage 2 (S/B) - Construct Bored Pile S-P3 to S-P6 (4no x 16d/p = 64d)	64	03-Jul-23 08:00	14-Sep-23 18:00	-160	0%							
Sky City - Lift													
Sky City - Lift - E&M Installation													

■ Actual Work ◆ Milestone
■ Remaining Work
■ Critical Remaining Work

Project ID: C21W18-CWPG-A02-MU11
Page 3 of 13

Data Date: 30-Apr-23
 Printed: 03-May-23 10:25
 Layout: C21W18 - 3M
 TASK filters: C21W18 - 3 M, Without WBS Summary.

Date	Revision	Checked	Approved
30-Apr-23 ...	C21W18 - CWPG-A02	Gary Yeung	Kingsley Chiang



Preliminary Works Programme for Contract C21W18 - Airportcity Link
 MU11-Works Programme Update (C21W18-CWPG-A02)DD 30 Apr 2023



中國建築工程(香港)有限公司
 CHINA STATE CONSTRUCTION ENGRG. (HONG KONG) LTD.

Activity ID	Activity Name	OD	Start	Finish	Total Float	Physical % Complete	2023							
							Feb	Mar	Apr	May	Jun	Jul	Aug	
KD2_SCP_S_1400	Sky City - Lift LT-01 - Submit Form LE3 to EMSD for Notification of Installation Works	1	02-May-23 08:00	02-May-23 18:00	314	0%								
KD2_SCP_S_1410	Sky City - Lift LT-01 - EMSD Consent the Commencement of Lift Installation	14	03-May-23 08:00	18-May-23 18:00	314	0%								
KD2_SCP_S_1420	Sky City - Lift LT-01 - Prepare & Submit the Material Proposal to PM	90	16-Feb-23 08:00 A	13-Apr-23 18:00 A		100%								
KD2_SCP_S_1430	Sky City - Lift LT-01 - Submit AAWP & MS for Lift	83	07-Mar-23 08:00 A	05-Jul-23 18:00	246	40%								
KD2_SCP_S_1440	Sky City - Lift LT-01 - PM Comment & Approval	30	14-Apr-23 08:00 A	30-May-23 18:00	212	37.5%								
KD2_SCP_S_1450	Sky City - Lift LT-01 - PM review & Approval	30	06-Jul-23 08:00	09-Aug-23 18:00	246	0%								
KD2_SCP_S_1460	Sky City - Lift LT-01 - Place Order & Manufacture	150	31-May-23 08:00	27-Oct-23 18:00	212	0%								
Sky City Viaduct														
Sky City Viaduct - Foundation														
Sky City Viaduct - Bored Piling Works														
KD2_SCV_F_1060	Construct Bored Pile P2-1 to P2-3 (3 nos x 16d/pile = 48d)	48	28-Mar-23 08:00 A	13-Jun-23 18:00	26	22%								
Sky City Viaduct - Statutory Submission for Completion														
KD2_SCV_F_1070	Sky City Viaduct - Sonic Test, Interfacing Core, Full Core Test	14	14-Jun-23 08:00	30-Jun-23 18:00	54	0%								
KD2_SCV_F_1080	Sky City Viaduct - 28 days Concrete Strength of Pile	28	14-Jun-23 08:00	11-Jul-23 18:00	54	0%								
KD2_SCV_F_1090	Sky City Viaduct - Submit BA14 for Application for Completion of Bored Pile	2	12-Jul-23 08:00	13-Jul-23 18:00	46	0%								
KD2_SCV_F_1100	Sky City Viaduct - BD Acknowledge for Completion of Bored Pile	28	14-Jul-23 08:00	10-Aug-23 18:00	54	0%								
Sky City Viaduct - Superstructure														
HKP Viaduct - Portion 1 - ELS for Pile Cap P2														
KD2_SCV_S_1000	Sky City Viaduct - Install Vertical Element for Pile Cap P2	14	14-Jun-23 08:00	30-Jun-23 18:00	26	0%								
KD2_SCV_S_1010	Sky City Viaduct - Submit BA14 with Sheet Pile (Vertical Element) Record Plan to BD	7	03-Jul-23 08:00	10-Jul-23 18:00	26	0%								
KD2_SCV_S_1020	Sky City Viaduct - BD Acknowledge for BA14 for Completion of Sheet Pile Wall (Vertical Element)	28	11-Jul-23 08:00	07-Aug-23 18:00	30	0%								
HK Port - Platform														
HKP Platform - Foundation														
HKP Platform - G.I. Works for Determination of Bored Piles Founding Level														
Stage 0 TTA for G.I. Works														
KD2_HKPP_F_1292	G.I. for Bored Pile Group 3 - H-P14, P15	20	22-Dec-22 08:00 A	13-Apr-23 18:00 A		100%								
KD2_HKPP_F_1420	G.I. for Bored Pile Group 4 - H-P9	10	02-May-23 08:00	12-May-23 18:00	112	0%								
HKP Platform - Bored Piling Works														

Actual Work ◆ Milestone
 Remaining Work
 Critical Remaining Work

Project ID: C21W18-CWPG-A02-MU11
 Page 4 of 13

Data Date: 30-Apr-23
 Printed: 03-May-23 10:25
 Layout: C21W18 - 3M
 TASK filters: C21W18 - 3 M, Without WBS Summary.

Date	Revision	Checked	Approved
30-Apr-23 ...	C21W18 - CWPG-A02	Gary Yeung	Kingsley Chiang



Preliminary Works Programme for Contract C21W18 - Airportcity Link
 MU11-Works Programme Update (C21W18-CWPG-A02)DD 30 Apr 2023



中國建築工程(香港)有限公司
 CHINA STATE CONSTRUCTION ENGRG. (HONG KONG) LTD.

Activity ID	Activity Name	OD	Start	Finish	Total Float	Physical % Complete	2023								
							Feb	Mar	Apr	May	Jun	Jul	Aug		
Stage A TTA at Grid R19 & R20 - Pile P1~P5, P6~P9															
Stage 1A - TTA - Pile P1~P5, P6~P8, P9															
Stage 1A-1 - TTA - Pile P6~P8															
KD2_HKPP_F_1240	Group 1 - Review Bored Log & Accept the Proposed Founding Levels for Bore Piles for H-P6, P7, P8	7	16-Feb-23 08:00 A	24-Apr-23 18:00 A		100%	[Actual Work Bar]								
KD2_HKPP_F_1570	Group 1 - Construct Bored Pile P6~P8 (3 x 30 d/pile = 90 day)	90	20-Feb-23 08:00 A	28-Jun-23 18:00	-64	66.6%	[Actual Work Bar] [Critical Remaining Work Bar]								
Stage 1A-2 - TTA - Pile P1~P5															
KD2_HKPP_F_1410	Group 3 - FD & LV Cable Diversion for Bored Pile P1~P5	90	02-May-23 08:00	17-Aug-23 18:00	-106	0%	[Critical Remaining Work Bar]								
KD2_HKPP_F_2260	Group 3 - Review Bored Log & Accept the Proposed Founding Levels for Bore Piles for H-P1~ P5	7	24-Mar-23 08:00 A	01-May-23 18:00	-20	80%	[Actual Work Bar]								
Stage 4 - TTA - Pile P9															
KD2_HKPP_F_2270	Group 4 - Prepare Bored Log for H-P9	7	13-May-23 08:00	20-May-23 18:00	112	0%	[Remaining Work Bar]								
KD2_HKPP_F_2280	Group 4 - Review Bored Log & Accept the Proposed Founding Levels for Bore Piles for H-P9	7	21-May-23 08:00	27-May-23 18:00	137	0%	[Remaining Work Bar]								
Stage B TTA from Grid R21 to R26															
Stage 1B TTA - Pile P10, P12, P16															
KD2_HKPP_F_1430	Group 1 - Construct Bored Pile P10, P12, P16 (3 x 30 d/pile = 90 day)	90	13-Apr-23 08:00 A	28-Jul-23 18:00	-98	8%	[Actual Work Bar] [Critical Remaining Work Bar]								
KD2_HKPP_F_2300	Group 1 - Review Bored Log & Accept the Proposed Founding Levels for Bore Piles for H-P10, P12, P16	2	18-Apr-23 08:00 A	25-Apr-23 18:00 A		100%	[Actual Work Bar]								
Stage 1B TTA - Pile P17 after Completion of Fuel Inlet Pipe Modification															
KD2_HKPP_F_1121	Group 2 - Fuel Inlet Pipe Modification on Site (Civil Provisional Work)	10	21-Mar-23 08:00 A	17-Apr-23 18:00 A		100%	[Actual Work Bar]								
KD2_HKPP_F_1122	Group 2 - Fuel Pipe Replacement	11	18-Apr-23 08:00 A	04-May-23 18:00	13	5%	[Actual Work Bar] [Remaining Work Bar]								
KD2_HKPP_F_1123	Group 2 - Install Fuel Inlet Cabinet and Relevant Electrical Work	11	05-May-23 08:00	17-May-23 18:00	13	0%	[Remaining Work Bar]								
KD2_HKPP_F_1125	Group 2 - Install Control system	12	18-May-23 08:00	01-Jun-23 18:00	13	0%	[Remaining Work Bar]								
KD2_HKPP_F_1128	Group 2 - Testing & Commissioning of Modified Fuel Inlet Pipe	5	02-Jun-23 08:00	07-Jun-23 18:00	13	0%	[Remaining Work Bar]								
KD2_HKPP_F_1132	Group 2 - FS Inspection for Modification Works	22	08-Jun-23 08:00	05-Jul-23 18:00	13	0%	[Remaining Work Bar]								
KD2_HKPP_F_1142	Group 2 - Modified Fuel Inlet Pipe in Operation	0		05-Jul-23 18:00	13	0%	[Milestone]								
Stage 2 TTA - Pile P11, P13, P18, P19															
KD2_HKPP_F_1450	Group 2 - Relocate of 3 nos. C&ED X-ray Waiting Bay to North	14	13-Jul-23 08:00	28-Jul-23 18:00	-98	0%	[Critical Remaining Work Bar]								
KD2_HKPP_F_2310	Group 2 - Prepare Bored Log for H-P11, P13, P17, P18, P19	7	10-Feb-23 08:00 A	02-May-23 18:00	-31	80%	[Actual Work Bar]								
KD2_HKPP_F_2320	Group 2 - Review Bored Log & Accept the Proposed Founding Levels for Bore Piles for H-P11, P13, P19	7	03-May-23 08:00	09-May-23 18:00	-42	0%	[Critical Remaining Work Bar]								
Stage 3 TTA - Pile P14, P15															

[Blue Bar] Actual Work ◆ Milestone
 [Green Bar] Remaining Work
 [Red Bar] Critical Remaining Work

Project ID: C21W18-CWPG-A02-MU11
 Page 5 of 13

Data Date: 30-Apr-23
 Printed: 03-May-23 10:25
 Layout: C21W18 - 3M
 TASK filters: C21W18 - 3 M, Without WBS Summary.

Date	Revision	Checked	Approved
30-Apr-23 ...	C21W18 - CWPG-A02	Gary Yeung	Kingsley Chiang



Preliminary Works Programme for Contract C21W18 - Airportcity Link
 MU11-Works Programme Update (C21W18-CWPG-A02)DD 30 Apr 2023



Activity ID	Activity Name	OD	Start	Finish	Total Float	Physical % Complete	2023					
							Feb	Mar	Apr	May	Jun	Jul
KD2_HKPP_F_2330	Group 3 - Prepare Bored Log for H-P14, P15	7	01-Feb-23 08:00 A	02-May-23 08:00	123	50%	[Gantt bar: Feb to Apr]					
KD2_HKPP_F_2340	Group 3 - Review Bored Log & Accept the Proposed Founding Levels for Bore Piles for H-P14, P15	7	02-May-23 08:00	08-May-23 18:00	147	0%	[Gantt bar: May]					
Reprovision of Vertical Circulation - Staircase												
Advance Preparation - Temporary Staircase for Pedestrian Diversion												
Temporary Staircase Design, Submission & Erection												
KD2_HKPP_F_1082	Off Site Fabrication of Temporary Staircase	60	09-Mar-23 08:00 A	02-Jun-23 18:00	-114	90%	[Gantt bar: Mar to Jun]					
KD2_HKPP_F_1084	Cast Footing of Temporary Staircase	20	24-Mar-23 08:00 A	06-Apr-23 18:00 A		100%	[Gantt bar: Mar]					
KD2_HKPP_F_1592	Submission of Design for Temporary Staircase with ICE certificate to IDMC	110	06-Jun-22 08:00 A	30-Nov-22 18:00 A		100%						
KD2_HKPP_G_5032	On site Erection of Temporary Staircase	21	07-Jun-23 08:00	03-Jul-23 18:00	-114	0%	[Gantt bar: Jun to Jul]					
KD2_HKPP_G_5034	Inspection & Hand Over to Public for Use	1	04-Jul-23 08:00	04-Jul-23 18:00	-114	0%	[Gantt bar: Jul]					
Reprovisional Works & Demolition Works + G.I. for P20a, P20b, P21a, P21b												
Demolish Existing Staircase after Erection of Temporary Staircase												
KD2_HKPP_E&M_1790	Termination of power supply for the existing staircase and lift	1	10-Jul-23 08:00	10-Jul-23 18:00	-114	0%	[Gantt bar: Jul]					
KD2_HKPP_E&M_1800	Demolition of existing lift and lighting system of existing staircase	7	11-Jul-23 08:00	18-Jul-23 18:00	-114	0%	[Gantt bar: Jul]					
KD2_HKPP_F_1020	Realign the Security for Demolition of Existing Staircase & Lift	4	05-Jul-23 08:00	08-Jul-23 18:00	-114	0%	[Gantt bar: Jul]					
KD2_HKPP_F_1330	Demolish Lift & Staircase	49	19-Jul-23 08:00	13-Sep-23 18:00	-114	0%	[Gantt bar: Jul to Sep]					
Statutory Submission & Approval prior to G.I. Works												
KD2_HKPP_F_1050	P20a, P20b, P21a, P21b - AA Issue the Approval for Commencement of G.I.	7	10-May-23 08:00	17-May-23 18:00	-15	0%	[Gantt bar: May]					
KD2_HKPP_F_1340	P20a, P20b, P21a, P21b - Submit Work Permit to AA for Commencement of G.I. Works	7	02-May-23 08:00	09-May-23 18:00	-15	0%	[Gantt bar: May]					
HKP Platform - External Works at Ground Level												
Realign Security Fence - New Staircase After Removal of Existing Lift & Staircase												
KD2_HKPP_F_1030	Realign Security Fence in the Same Stage for Demolition of Existing Staircase & Lift	4	05-Jul-23 08:00	08-Jul-23 18:00	-57	0%	[Gantt bar: Jul]					
HKP - Re-provision of Staircase, Lift & Escalator												
HKP - Lift												
KD2_HKPP_G_4000	HKP - New Lift - Submit AAWP & MS for Lift	90	07-Mar-23 08:00 A	13-Jul-23 18:00	299	40%	[Gantt bar: Mar to Jul]					
KD2_HKPP_G_4010	HKP - New Lift - PM review & Approval	30	14-Jul-23 08:00	17-Aug-23 18:00	299	0%	[Gantt bar: Jul to Aug]					
KD2_HKPP_G_4020	HKP - New Lift - Submit Form LE3 to EMSD for Notification of Installation Works	1	02-May-23 08:00	02-May-23 18:00	374	0%	[Gantt bar: May]					
KD2_HKPP_G_4030	HKP - New Lift - EMSD Consent the Commencement of Lift Installation	14	03-May-23 08:00	18-May-23 18:00	374	0%	[Gantt bar: May]					

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

Project ID: C21W18-CWPG-A02-MU11
 Page 6 of 13

Data Date: 30-Apr-23
 Printed: 03-May-23 10:25
 Layout: C21W18 - 3M
 TASK filters: C21W18 - 3 M, Without WBS Summary.

Date	Revision	Checked	Approved
30-Apr-23 ...	C21W18 - CWPG-A02	Gary Yeung	Kingsley Chiang



Preliminary Works Programme for Contract C21W18 - Airportcity Link
 MU11-Works Programme Update (C21W18-CWPG-A02)DD 30 Apr 2023



中國建築工程(香港)有限公司
 CHINA STATE CONSTRUCTION ENGRG. (HONG KONG) LTD.

Activity ID	Activity Name	OD	Start	Finish	Total Float	Physical % Complete	2023						
							Feb	Mar	Apr	May	Jun	Jul	Aug
KD2_HKPP_G_4032	HKP - New Lift - Prepare & Submit the Material Proposal to PM	90	13-Feb-23 08:00 A	13-Apr-23 18:00 A		100%	[Actual Work]						
KD2_HKPP_G_4034	HKP - New Lift - PM Comment & Approval	30	14-Apr-23 08:00 A	24-May-23 18:00	259	45%	[Actual Work] [Remaining Work]						
KD2_HKPP_G_4040	HKP - New Lift - Place Order & Manufacture	180	25-May-23 08:00	20-Nov-23 18:00	259	0%	[Remaining Work]						
KD2_HKPP_G_4050	HKP - New Lift - Delivery to Site	15	09-Apr-24 08:00	23-Apr-24 18:00	119	0%	[Remaining Work]						
HKP - Escalator													
KD2_HKPP_G_5000	HKP - Escalator - Submit AAWP & MS for Escalator	90	04-Mar-23 08:00 A	20-Jul-23 18:00	255	50%	[Actual Work] [Remaining Work]						
KD2_HKPP_G_5010	HKP - Escalator - PM review & Approval	30	21-Jul-23 08:00	24-Aug-23 18:00	255	0%	[Remaining Work]						
KD2_HKPP_G_5020	HKP - Escalator - Submit Form LE3 to EMSD for Notification of Installation Works	1	02-May-23 08:00	02-May-23 18:00	336	0%	[Milestone]						
KD2_HKPP_G_5030	HKP - New Escalator - EMSD Consent the Commencement of Escalator Installation	14	03-May-23 08:00	18-May-23 18:00	336	0%	[Remaining Work]						
KD2_HKPP_G_5040	HKP - Escalator - Prepare & Submit the Material Proposal to PM	90	13-Feb-23 08:00 A	03-Mar-23 18:00 A		100%	[Actual Work]						
KD2_HKPP_G_5050	HKP - Escalator - PM Comment & Approval	30	04-Mar-23 08:00 A	16-May-23 18:00	253	50%	[Actual Work] [Remaining Work]						
KD2_HKPP_G_5060	HKP - Escalator - Place Order & Manufacture	150	17-May-23 08:00	13-Oct-23 18:00	253	0%	[Remaining Work]						
HKP Viaduct													
HKP Viaduct - Foundation													
HKP Viaduct - Bored Pile Group 1 & 3 - P11 to P15													
HKP Viaduct Pile Group 1 & 3 - G.I. Works for Determination of Bored Piles Founding Level													
Stage 0 TTA for G.I. Works													
KD2_HKPV_F_1130	G.I. for Bored Pile for Group 1 (13 nos. from P12 to P15 by 2 Rig)	70	01-Dec-22 08:00 A	03-May-23 18:00	-88	92.3%	[Actual Work]						
KD2_HKPV_F_1500	G.I. for Bored Pile for Group 3 (4 nos. for P11 by 1 Rig)	40	09-Feb-23 08:00 A	05-May-23 18:00	-71	75%	[Actual Work]						
Determination of Bored Piles Founding Level													
KD2_HKPV_F_1140	Group 1 - Prepare Bored Log	7	04-May-23 08:00	11-May-23 18:00	-88	0%	[Critical Remaining Work]						
KD2_HKPV_F_1150	Group 1 - Review Bored Log & Accept the Proposed Founding Levels for Bore Piles	7	12-May-23 08:00	18-May-23 18:00	-112	0%	[Critical Remaining Work]						
KD2_HKPV_F_2240	Group 3 - Review Bored Log & Accept the Proposed Founding Levels for Bore Piles	7	14-May-23 08:00	20-May-23 18:00	-88	0%	[Critical Remaining Work]						
KD2_HKPV_F_2250	Group 3 - Prepare Bored Log	7	06-May-23 08:00	13-May-23 18:00	-71	0%	[Critical Remaining Work]						
HKP Viaduct Pile Group 1 & 3 - UU Diversion - Water Main Diversion													
TTA Scheme Preparation & Implementation													
KD2_HKPV_F_2220	Apply RA for Implementation of TTA	7	01-May-23 08:00	07-May-23 18:00	-239	0%	[Critical Remaining Work]						
KD2_HKPV_F_2230	3 Days Advance Notice prior to Implementation of TTA	3	08-May-23 08:00	10-May-23 18:00	-239	0%	[Critical Remaining Work]						

[Blue Bar] Actual Work ◆ Milestone
 [Green Bar] Remaining Work
 [Red Bar] Critical Remaining Work

Project ID: C21W18-CWPG-A02-MU11
 Page 7 of 13

Data Date: 30-Apr-23
 Printed: 03-May-23 10:25
 Layout: C21W18 - 3M
 TASK filters: C21W18 - 3 M, Without WBS Summary.

Date	Revision	Checked	Approved
30-Apr-23 ...	C21W18 - CWPG-A02	Gary Yeung	Kingsley Chiang



Preliminary Works Programme for Contract C21W18 - Airportcity Link
 MU11-Works Programme Update (C21W18-CWPG-A02)DD 30 Apr 2023



Activity ID	Activity Name	OD	Start	Finish	Total Float	Physical % Complete	2023						
							Feb	Mar	Apr	May	Jun	Jul	Aug
Water Main Material Submission, Approval & Delivery													
KD2_HKPV_F_1410	Ordering & Delivery Water Main Materials to Site	60	05-Aug-22 08:00 A	09-May-23 18:00	-238	95%	[Gantt bar: 05-Aug-22 to 09-May-23, 95% complete]						
KD2_HKPV_F_1422	WSD Accept the WWO46 for Commencement of Water Main Diversion	28	31-Dec-22 08:00 A	04-May-23 18:00	-233	70%	[Gantt bar: 31-Dec-22 to 04-May-23, 70% complete]						
KD2_HKPV_F_1550	Commencement of Water Main Diversion	0	10-May-23 08:00		-238	0%				◆			
Watermain Diversion - Stage 1													
KD2_HKPV_F_1430	Stage 1 - Implement TTA to Close Shun Wan Road Out Bound for Water Main Diversion	1	11-May-23 08:00	11-May-23 18:00	-192	0%							
KD2_HKPV_F_1440	Stage 1 - Excavate Trench for Water Main Diversion	7	12-May-23 08:00	19-May-23 18:00	-192	0%							
KD2_HKPV_F_1450	Stage 1 - Lay Water Main (DN300mm DI & DN200mmPE)	6	20-May-23 08:00	27-May-23 18:00	-192	0%							
KD2_HKPV_F_1460	Stage 1 - Backfill Water Main Trench & Reinstale Road Surface	3	29-May-23 08:00	31-May-23 18:00	-192	0%							
Watermain Diversion - Stage 2													
KD2_HKPV_F_1470	Stage 2 - Implement TTA for Water Main Diversion	1	01-Jun-23 08:00	01-Jun-23 18:00	-192	0%							
KD2_HKPV_F_1480	Stage 2 - Excavate Trench for Water Main Diversion	7	02-Jun-23 08:00	09-Jun-23 18:00	-192	0%							
KD2_HKPV_F_1490	Stage 2 - Lay Water Main (DN300mm DI & DN200mmPE)	6	10-Jun-23 08:00	16-Jun-23 18:00	-192	0%							
KD2_HKPV_F_1560	Stage 2 - Backfill Water Main Trench & Reinstale Road Surface	2	17-Jun-23 08:00	19-Jun-23 18:00	-192	0%							
Watermain Diversion - Connection of Water Supply													
KD2_HKPV_F_1510	Water Pressure Test	7	20-Jun-23 08:00	26-Jun-23 18:00	-238	0%							
KD2_HKPV_F_1512	Swabbing Water Main	1	27-Jun-23 08:00	27-Jun-23 18:00	-191	0%							
KD2_HKPV_F_1514	WSD Site Inspection of Water Main	1	28-Jun-23 08:00	28-Jun-23 18:00	-191	0%							
KD2_HKPV_F_1520	Disinfection of Water Main	7	29-Jun-23	05-Jul-23	-238	0%							
KD2_HKPV_F_1530	Connection of Permanent Water Supply (By WSD)	2	06-Jul-23 08:00	07-Jul-23 18:00	-238	0%							
KD2_HKPV_F_1540	Backfill Water Main Connection Point & Reinstale Road Surface	7	08-Jul-23 08:00	15-Jul-23 18:00	-190	0%							
HKP Viaduct Pile Group 1 & 3 - UU Diversion - LV, ELV Cable Duct Diversion													
ELV Cable Duct - Stage 1													
KD2_HKPV_F_1160	Stage 1 - Implement TTA for ELV cable Duct Diversion	1	17-Jul-23 08:00	17-Jul-23 18:00	-190	0%							
KD2_HKPV_F_1170	Stage 1 - ELV Cable Duct Laying (6no x DN100mm)	2	18-Jul-23 08:00	19-Jul-23 18:00	-190	0%							
KD2_HKPV_F_1180	Stage 1 - ELV Construct Draw Pit (2 nos.)	6	20-Jul-23 08:00	26-Jul-23 18:00	-190	0%							
KD2_HKPV_F_1190	Stage 1 - Backfill ELV Cable Duct Trench & Reinstale Road Surface	2	27-Jul-23 08:00	28-Jul-23 18:00	-190	0%							
ELV Cable Duct - Stage 2													
KD2_HKPV_F_1200	Stage 2 - Implement TTA for ELV cable Duct Diversion	1	29-Jul-23 08:00	29-Jul-23 18:00	-190	0%							

Actual Work ◆ Milestone
 Remaining Work
 Critical Remaining Work

Project ID: C21W18-CWPG-A02-MU11
 Page 8 of 13

Data Date: 30-Apr-23
 Printed: 03-May-23 10:25
 Layout: C21W18 - 3M
 TASK filters: C21W18 - 3 M, Without WBS Summary.

Date	Revision	Checked	Approved
30-Apr-23 ...	C21W18 - CWPG-A02	Gary Yeung	Kingsley Chiang



Preliminary Works Programme for Contract C21W18 - Airportcity Link
 MU11-Works Programme Update (C21W18-CWPG-A02)DD 30 Apr 2023



Activity ID	Activity Name	OD	Start	Finish	Total Float	Physical % Complete	2023						
							Feb	Mar	Apr	May	Jun	Jul	Aug
HKP Viaduct - Bored Pile Group 2 - P9, P10													
HKP Viaduct Pile Group 2 - G.I. Works for Determination of Bored Piles Founding Level													
KD2_HKPV_F_1000	HKP Viaduct (P9, P10) - G.I. for Bored Pile (6 nos. for P9, P10 by 3 Rigs)	12	09-Mar-23 08:00 A	13-Apr-23 18:00 A		100%		█					
KD2_HKPV_F_1010	HKP Viaduct (P9, P10) - Prepare Bored Log & Submit to BD	3	14-Apr-23 08:00 A	02-May-23 18:00	-87	50%			█				
KD2_HKPV_F_1020	HKP Viaduct (P9, P10) - Review Bored Log & Accept the Proposed Founding Levels for Bored Piles	7	03-May-23 08:00	10-May-23 18:00	-87	0%				█			
HKP Viaduct Pile Group 2 - Bored Pile Construction - Pile P9 to P10													
KD2_HKPV_F_1680	HKP Viaduct (P9, P10) - Construct Bored Pile (6 nos at Pier P9, P10 by Pile Rig No. V-4@30d/pile)	180	11-May-23 08:00	06-Nov-23 18:00	-111	0%				█	█	█	
Marine Viaduct													
Marine Viaduct - Interfacing Works													
KD2_MV_1010	Supply Cast - in Items (Canopy Support System) for Interfacing Contractor Embedded at Marine Viaduct	0	02-May-23 08:00		273	0%				◆			
At Grade Works													
At-Grade Plant Room													
Diversion for Existing UU													
FD, CT, FN Cable Ducts and LV Duct for Existing Bridge Pier													
FD, CT, FN, LV Cable Ducts Diversion - Preparation Works													
K2_AGP_1160	Construct Draw Pits and Cable Ducts for FD, CT, FN, LV Cable	21	02-May-23 08:00	25-May-23 18:00	72	0%				█			
K2_AGP_1940	Coordination with Telecom & Relevant Parties for Diversion of FD, CT, FN, LV Cables	120	06-Jun-22 08:00 A	07-Nov-22 18:00 A		100%							
FD, CT, FN, LV Cable Ducts Diversion - Construction Works													
K2_AGP_1170	Divert FD, CT, FN, LV Cable to New Constructed Draw Pits and Ducts	21	27-May-23 08:00	20-Jun-23 18:00	72	0%				█			
K2_AGP_1190	Remove Abandoned FD, CT, FN, LV Draw Pits and Ducts	6	21-Jun-23 08:00	28-Jun-23 18:00	72	0%				█			
DN 1500mm to DN1650mm Storm Drain													
Storm Diversion - Preparation Works													
Storm Diversion - ELS Design													
K2_AGP_1210	AA/ Arup Review and Submit ELS Design for Storm Drain Diversion to BD	28	21-Oct-22 08:00 A	10-May-23 18:00	-180	75%	█	█	█	█	█	█	
Storm Diversion - Material Submission and Approval													
K2_AGP_1220	Material Submission for Drainage Pipe and Manhole Cover	110	06-Jun-22 08:00 A	10-Oct-22 18:00 A		100%							
K2_AGP_1240	Delivery of Drainage Pipe and Manhole Cover	14	10-Nov-22 08:00 A	02-May-23 18:00	-96	0%	█	█	█	█	█	█	
Storm Diversion - TTA Submission and Approval													

█ Actual Work ◆ Milestone
█ Remaining Work
█ Critical Remaining Work

Project ID: C21W18-CWPG-A02-MU11
 Page 9 of 13

Data Date: 30-Apr-23
 Printed: 03-May-23 10:25
 Layout: C21W18 - 3M
 TASK filters: C21W18 - 3 M, Without WBS Summary.

Date	Revision	Checked	Approved
30-Apr-23 ...	C21W18 - CWPG-A02	Gary Yeung	Kingsley Chiang



Preliminary Works Programme for Contract C21W18 - Airportcity Link
 MU11-Works Programme Update (C21W18-CWPG-A02)DD 30 Apr 2023



Activity ID	Activity Name	OD	Start	Finish	Total Float	Physical % Complete	2023						
							Feb	Mar	Apr	May	Jun	Jul	Aug
K2_AGP_1290	Apply RA for Implementation of TTA for Storm Drain Diversion	7	01-May-23 08:00	07-May-23 18:00	-227	0%							
K2_AGP_1960	Submit 3 days Notice to Police	3	08-May-23 08:00	10-May-23 18:00	-181	0%							
K2_AGP_1970	Implement TTA to Close Shun Wan Road South Bound for Diversion of Storm Drain	1	11-May-23 08:00	11-May-23 18:00	-181	0%							
Storm Diversion - Construction Works													
Storm Diversion - Stage 1 - TTA to Close Shun Wan Road Out Bound													
Upstream Part - DN1500mm from SMH001 to SMH002													
K2_AGP_1300	Stage 1A - Install ELS Works for Storm Drain Construction within Works Area before Closing Shun Wan Road Out Bound	28	11-May-23 08:00	13-Jun-23 18:00	-131	0%							
K2_AGP_1302	Stage 1A - Install DN1500 Drain Pipe from SMH001 up to the edge of Shun Wan Road	10	14-Jun-23 08:00	26-Jun-23 18:00	-131	0%							
K2_AGP_1310	Construct Manhole SMH001	14	27-Jun-23 08:00	13-Jul-23 18:00	-131	0%							
K2_AGP_1312	Stage 1B - Install ELS Works for Storm Drain Up Stream within TTA of Closure of Shun Wan Road Out Bound	28	12-May-23 08:00	14-Jun-23 18:00	-181	0%							
K2_AGP_1314	Stage 1B - Install DN1500 Drain Pipe within TTA of Closure of Shun Wan Road Out Bound	10	15-Jun-23 08:00	27-Jun-23 18:00	-118	0%							
Downstream Part - DN1650mm from SMH002 to M1C.12													
K2_AGP_1316	Install ELS for Down Stream of DN1650 within TTA to M1C.12	28	15-Jun-23 08:00	19-Jul-23 18:00	-181	0%							
K2_AGP_1320	Install DN1650 Drain Pipe from M1C.12 up to the edge of Shun Wan Road	10	20-Jul-23 08:00	31-Jul-23 18:00	-181	0%							
CLP LV Cables													
CLP LV Cable Diversion - Preparation Works													
CLP LV Cable Diversion - Coordination with CLP													
K2_AGP_1040	Confirm, Agree & Place Order to CLP for LV Cable Diversion for Construction of At Grade Plant Room	158	06-Jun-22 08:00 A	07-Nov-22 18:00 A		100%							
CLP LV Cable Diversion - Ducting and Pillar Box (2 nos.)													
K2_AGP_1070	Material Submission for Cable Duct & Pillar Box	24	02-May-23 08:00	30-May-23 18:00	-20	0%							
K2_AGP_1080	Review and Approval for Material for Cable & Pillar Box	14	31-May-23 08:00	15-Jun-23 18:00	-20	0%							
CLP LV Cable Diversion - Ducting Works													
K2_AGP_1090	Delivery of Cable Ducts	9	16-Jun-23 08:00	27-Jun-23 18:00	-20	0%							
K2_AGP_1100	Install Cable Ducts	14	28-Jun-23 08:00	14-Jul-23 18:00	-20	0%							
CLP LV Cable Diversion - Pillar Box (2 nos.)													
K2_AGP_1110	Delivery of Pillar Box and Associated Accessories	60	16-Jun-23 08:00	26-Aug-23 18:00	303	0%							
DN300mm Existing Sewer													
Sewage Diversion - Preparation Works													

■ Actual Work ◆ Milestone
■ Remaining Work
■ Critical Remaining Work

Project ID: C21W18-CWPG-A02-MU11
 Page 10 of 13

Data Date: 30-Apr-23
 Printed: 03-May-23 10:25
 Layout: C21W18 - 3M
 TASK filters: C21W18 - 3 M, Without WBS Summary.

Date	Revision	Checked	Approved
30-Apr-23 ...	C21W18 - CWPG-A02	Gary Yeung	Kingsley Chiang



Preliminary Works Programme for Contract C21W18 - Airportcity Link
 MU11-Works Programme Update (C21W18-CWPG-A02)DD 30 Apr 2023



中國建築工程(香港)有限公司
 CHINA STATE CONSTRUCTION ENGRG. (HONG KONG) LTD.

Activity ID	Activity Name	OD	Start	Finish	Total Float	Physical % Complete	2023							
							Feb	Mar	Apr	May	Jun	Jul	Aug	
K2_AGP_1450	Submission of Temporary Sewer Diversion Scheme	140	02-May-23 08:00	17-Oct-23 18:00	-130	0%								
Structure, ABWF and E&M Works for At-Grade Plant Room														
At-Grade Plant Room - Structure Works														
At-Grade Plant Room Structure - Statutory Submission, Approval & Procedure														
K2_AGP_1500	Submit BA8 for Commencement of Construction of Plant Room	7	02-May-23 08:00	09-May-23 18:00	84	0%								
K2_AGP_1510	BD Issue the Consent for Commencement of Plant Room Construction	28	10-May-23 08:00	06-Jun-23 18:00	101	0%								
Airport System														
Airport and Specialist Systems — Design and Submission —														
AA's Works Permit (AAWP) & Method Statement (MS)														
AAWP & MS for Access Control System (ACS)														
KD2_AS_1000	AAWP & MS for ACS - Prepare and submit document	60	10-Jan-23 08:00 A	24-May-23 18:00	433	50%								
KD2_AS_1010	AAWP & MS for ACS - PM review and approval	21	25-May-23 08:00	14-Jun-23 18:00	433	0%								
AAWP & MS for Closed Circuit Television (CCTV) System														
KD2_AS_1020	AAWP & MS for CCTV System - Prepare and submit document	60	06-Jan-23 08:00 A	24-May-23 18:00	433	50%								
KD2_AS_1030	AAWP & MS for CCTV System - PM review and approval	21	25-May-23 08:00	14-Jun-23 18:00	433	0%								
AAWP & MS for Trunked Mobile Radio (TMR) System														
KD2_AS_1040	AAWP & MS for TMR System - Prepare and submit document	60	06-Jan-23 08:00 A	24-May-23 18:00	433	50%								
KD2_AS_1050	AAWP & MS for TMR System - PM review and approval	21	25-May-23 08:00	14-Jun-23 18:00	433	0%								
AAWP & MS for Automated Branch Exchange (APABX) System														
KD2_AS_1060	AAWP & MS for APABX System - Prepare and submit document	60	06-Jan-23 08:00 A	24-May-23 18:00	433	50%								
KD2_AS_1070	AAWP & MS for APABX System - PM review and approval	21	25-May-23 08:00	14-Jun-23 18:00	433	0%								
AAWP & MS for AA Wireless Network (WNET)														
KD2_AS_1080	AAWP & MS for WNET - Prepare and submit document	60	06-Jan-23 08:00 A	24-May-23 18:00	433	50%								
KD2_AS_1090	AAWP & MS for WNET - PM review and approval	21	25-May-23 08:00	14-Jun-23 18:00	433	0%								
AAWP & MS for Airport Network (AANET)														
KD2_AS_1100	AAWP & MS for AANET - Prepare and submit document	60	06-Jan-23 08:00 A	24-May-23 18:00	433	50%								
KD2_AS_1110	AAWP & MS for AANET - PM review and approval	21	25-May-23 08:00	14-Jun-23 18:00	433	0%								
AAWP & MS for Voice and Data Cabling (VDC) System														

■ Actual Work ◆ Milestone
■ Remaining Work
■ Critical Remaining Work

Project ID: C21W18-CWPG-A02-MU11
 Page 11 of 13

Data Date: 30-Apr-23
 Printed: 03-May-23 10:25
 Layout: C21W18 - 3M
 TASK filters: C21W18 - 3 M, Without WBS Summary.

Date	Revision	Checked	Approved
30-Apr-23 ...	C21W18 - CWPG-A02	Gary Yeung	Kingsley Chiang



Preliminary Works Programme for Contract C21W18 - Airportcity Link
 MU11-Works Programme Update (C21W18-CWPG-A02)DD 30 Apr 2023



Activity ID	Activity Name	OD	Start	Finish	Total Float	Physical % Complete	2023						
							Feb	Mar	Apr	May	Jun	Jul	Aug
KD2_AS_1120	VDC System - Submit equipment sample and accompanying manufacturers design document	14	01-May-23 08:00	14-May-23 18:00*	-329	0%							
KD2_AS_1130	AAWP & MS for VDC System - Prepare and submit document	60	04-Nov-22 08:00 A	24-May-23 18:00	433	62.5%							
KD2_AS_1140	AAWP & MS for VDC System - PM review and approval	21	25-May-23 08:00	14-Jun-23 18:00	433	0%							
AAWP & MS for Dynamic Signage Display System (DSDS)													
KD2_AS_1150	AAWP & MS for DSDS - Prepare and submit document	60	01-May-23 08:00	29-Jun-23 18:00	397	0%							
KD2_AS_1160	AAWP & MS for DSDS - PM review and approval	21	30-Jun-23 08:00	20-Jul-23 18:00	397	0%							
AAWP & MS for Public Address System (PAS)													
KD2_AS_1170	AAWP & MS for PAS - Prepare and submit document	60	14-Nov-22 08:00 A	31-May-23 18:00	426	50%							
KD2_AS_1180	AAWP & MS for PAS - PM review and approval	21	01-Jun-23 08:00	21-Jun-23 18:00	426	0%							
AAWP & MS for Building Management System (BMS)													
KD2_AS_1190	AAWP & MS for BMS - Prepare and submit document	53	02-Mar-23 08:00 A	08-Jun-23 18:00	418	50%							
KD2_AS_1200	AAWP & MS for BMS - PM review and approval	21	09-Jun-23 08:00	29-Jun-23 18:00	418	0%							
Airport and Specialist Systems — Procurement —													
Subcontracting													
Procurement of Dynamic Signage Display System (DSDS)													
KD2_AS_2370	Dynamic Signage Display System (DSDS) - Quotation assessment	28	08-Dec-22 08:00 A	05-Jan-23 18:00 A		100%							
KD2_AS_2380	Dynamic Signage Display System (DSDS) - Confirm sub-contract	14	27-Feb-23 08:00 A	14-Mar-23 18:00 A		100%							
KD2_AS_2390	Dynamic Signage Display System (DSDS) - Award sub-contract	7	15-Mar-23 08:00 A	23-Mar-23 18:00 A		100%							
Major Long Lead Materials													
Dynamic Signage Display Frame													
KD2_AS_2500	Dynamic Signage Display Frame - Preparation & Submission of Document to PM	60	01-May-23 08:00	29-Jun-23 18:00	283	0%							
KD2_AS_2510	Dynamic Signage Display Frame - PM Comment & Approval	30	30-Jun-23 08:00	29-Jul-23 18:00	283	0%							
Airport and Specialist Systems — Construction —													
KD2_AS_3010	Airport and Specialist Systems - Closed Circuit Television (CCTV) System Installation	73	15-Jun-23 08:00	26-Aug-23 18:00	433	0%							
KD2_AS_3020	Airport and Specialist Systems - Trunked Mobile Radio (TMR) System Installation	73	15-Jun-23 08:00	26-Aug-23 18:00	433	0%							
KD2_AS_3030	Airport and Specialist Systems - Automated Branch Exchange (APABX) System Installation	73	15-Jun-23 08:00	26-Aug-23 18:00	433	0%							
KD2_AS_3040	Airport and Specialist Systems - AA Wireless Network (WNET) Installation	73	15-Jun-23 08:00	26-Aug-23 18:00	433	0%							
KD2_AS_3050	Airport and Specialist Systems - Airport Network (AANET) Installation	73	15-Jun-23 08:00	26-Aug-23 18:00	433	0%							

Actual Work ◆ ◆ Milestone
 Remaining Work
 Critical Remaining Work

Project ID: C21W18-CWPG-A02-MU11
 Page 12 of 13

Data Date: 30-Apr-23
 Printed: 03-May-23 10:25
 Layout: C21W18 - 3M
 TASK filters: C21W18 - 3 M, Without WBS Summary.

Date	Revision	Checked	Approved
30-Apr-23 ...	C21W18 - CWPG-A02	Gary Yeung	Kingsley Chiang



Preliminary Works Programme for Contract C21W18 - Airportcity Link
 MU11-Works Programme Update (C21W18-CWPG-A02)DD 30 Apr 2023



中國建築工程(香港)有限公司
 CHINA STATE CONSTRUCTION ENGRG. (HONG KONG) LTD.

Activity ID	Activity Name	OD	Start	Finish	Total Float	Physical % Complete	2023						
							Feb	Mar	Apr	May	Jun	Jul	Aug
KD2_AS_3060	Airport and Specialist Systems - Voice and data cabling (VDC) System Installation	73	15-Jun-23 08:00	26-Aug-23 18:00	433	0%							
KD2_AS_3080	Airport and Specialist Systems - Public Address System (PAS) Installation	73	22-Jun-23 08:00	02-Sep-23 18:00	426	0%							
KD2_AS_3090	Airport and Specialist Systems - Building Management System (BMS) Installation	73	30-Jun-23 08:00	10-Sep-23 18:00	418	0%							

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

Project ID: C21W18-CWPG-A02-MU11
 Page 13 of 13


Data Date: 30-Apr-23
Printed: 03-May-23 10:25
Layout: C21W18 - 3M
 TASK filters: C21W18 - 3 M, Without WBS Summary.


Date	Revision	Checked	Approved
30-Apr-23 ...	C21W18 - CWPG-A02	Gary Yeung	Kingsley Chiang


Appendix C. Construction Works Area

Marine Section

LEGEND:


 WORKS AREA C19W10 / 01 (MARINE PORTION OF ACL)

 COFFERDAM FOR PILE CAP CONSTRUCTION (SIZE OF THE COFFERDAMS ARE INDICATIVE ONLY)



Rev.	Date	Description	Checked
A	07OCT2021	ISSUE FOR TENDER	HARRY CHAU

Airport Authority
 HKIA Tower, 1 Sky Plaza Road,
 Hong Kong International Airport,
 Lantau, Hong Kong.
 Tel : (852) 2188 7111
 Fax : (852) 2824 0717



Title SUPPLEMENTAL AGREEMENT C19W10/01
 AIRPORTCITY LINK - MARINE PORTION


WORKS AREA PLAN

Signatures for Approval	Date
Design Supervisor : HARRY CHAU	31JUL2021
Checkers : HARRY CHAU	31JUL2021
Authorised Representative :	31JUL2021

Hong Kong International Airport	
Drawing No.	CWD/C19W10-01 / AAACL / C / DR / 0100000
Scale	1:3000 (A3)
Rev.	A

Land Section

Date No. OAP / AAACL / A / DR / 990201



GROUND FLOOR LEVEL DEMOLITION PLAN
SCALE 1: 1000

Notes:

- Measurements are based on metric system.
- All levels are in metres to Principal Datum (mPD) unless noted otherwise.
- Do not scale drawing.
- Figure dimensions are to be followed.
- Do not use for construction unless expressly permitted.
- The Contractor shall verify all conditions on the Site & notify the Project Manager of any variations from dimensions before construction.

Copyright in this document and all proprietary rights in the information it contains belong to the AA. It is a condition of the supply of this document, in whatever form, that the recipient shall hold it in confidence and shall not duplicate or otherwise reproduce it in whole or in part, nor disclose its contents without the written consent of the AA.

Rev.	Date	Description	Checked
A	15-DEC-2021	ISSUE FOR TENDER	KW

Consultant's Signatures for Approval			
Drawn	Date	Design	Date
LKW	DEC 2021	MAL	DEC 2021
Checkers	U662021	Plot Date	
KW			DEC 2021
Design Supervisor		Date	
KW		DEC 2021	
Authorised Representative		Date	
KW		DEC 2021	

香港國際機場
HONG KONG INTERNATIONAL AIRPORT

Hong Kong International Airport
WORKS AREA PLAN

Originator	Design Ref.	Location	Discipline	Type	Number	Status	Rev.
OAP	C20C17	AAACL	A	DR	990201	Tender	A1

Drawing No. OAP / C20C17 / AAACL / A / DR / 990201
Plot Date: December 11, 2021

Appendix D. Environmental Site Inspection and Monitoring Schedule

ACL Environmental Monitoring and Site Inspection Schedule for Apr 2023

Apr-22

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1 Water Quality Monitoring mid- ebb: 11:24 mid- flood: 15:58
2	3 ACL (Land) Environmental Site Inspection	4 ACL (Marine) Environmental Site Inspection Water Quality Monitoring mid- ebb: 12:27 mid- flood: 6:40	5	6 Water Quality Monitoring mid- ebb: 13:18 mid- flood: 7:18	7	8 Water Quality Monitoring mid- ebb: 14:20 mid- flood: 8:01
9	10	11 ACL (Marine) Environmental Site Inspection Water Quality Monitoring mid- ebb: 16:25 mid- flood: 9:21	12 ACL (Land) Environmental Site Inspection	13 Water Quality Monitoring mid- ebb: 18:34 mid- flood: 5:52	14	15 Water Quality Monitoring mid- ebb: 10:05 mid- flood: 14:33
16	17 ACL (Land) Environmental Site Inspection	18 ACL (Marine) Environmental Site Inspection Water Quality Monitoring mid- ebb: 12:12 mid- flood: 6:14	19	20 Water Quality Monitoring mid- ebb: 13:17 mid- flood: 7:01	21	22 Water Quality Monitoring mid- ebb: 14:26 mid- flood: 7:47
23	24 ACL (Land) Environmental Site Inspection	25 ACL (Marine) Environmental Site Inspection Water Quality Monitoring mid- ebb: 16:24 mid- flood: 8:56	26	27 Water Quality Monitoring mid- ebb: 18:06 mid- flood: 5:32	28	29 Water Quality Monitoring mid- ebb: 20:45 mid- flood: 8:17
30		Notes:				

ACL Environmental Monitoring and Site Inspection Schedule for May 2023

May-23

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1	2 ACL (Marine) Environmental Site Inspection Water Quality Monitoring mid- ebb: 11:26 mid- flood: 5:21	3 ACL (Land) Environmental Site Inspection	4 Water Quality Monitoring mid- ebb: 12:20 mid- flood: 6:03	5	6 Water Quality Monitoring mid- ebb: 13:24 mid- flood: 6:51
7	8 ACL (Land) Environmental Site Inspection	9 ACL (Marine) Environmental Site Inspection Water Quality Monitoring mid- ebb: 15:29 mid- flood: 8:23	10	11 Water Quality Monitoring mid- ebb: 17:18 mid- flood: 4:46	12	13 Water Quality Monitoring mid- ebb: 8:29 mid- flood: 12:52
14	15 ACL (Land) Environmental Site Inspection	16 ACL (Marine) Environmental Site Inspection Water Quality Monitoring mid- ebb: 11:07 mid- flood: 16:50	17	18 Water Quality Monitoring mid- ebb: 12:16 mid- flood: 5:46	19	20 Water Quality Monitoring mid- ebb: 13:29 mid- flood: 6:38
21	22 ACL (Land) Environmental Site Inspection	23 ACL (Marine) Environmental Site Inspection Water Quality Monitoring mid- ebb: 15:23 mid- flood: 8:01	24	25 Water Quality Monitoring mid- ebb: 16:44 mid- flood: 4:20	26	27 Water Quality Monitoring mid- ebb: 18:24 mid- flood: 5:59
28	29 ACL (Land) Environmental Site Inspection	30 ACL (Marine) Environmental Site Inspection Water Quality Monitoring mid- ebb: 10:09 mid- flood: 15:45	31			
1		Notes:				

Appendix E. Calibration Certificates



REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No. : R-BC030055
 Date of Issue : 20 March 2023
 Page No. : 1 of 2

PART A - CUSTOMER INFORMATION

Enovative Environmental Service Ltd.
 Flat 2207, Yu Fun House Yu Chui Court, Shatin
 New Territories (HK) Hong Kong

PART B - SAMPLE INFORMATION

Name of Equipment : YSI ProDSS (Multi-Parameters)
 Manufacturer : YSI (a xylem brand)
 Serial Number : S/N: 21G105356
 Date of Received : 17 March 2023
 Date of Calibration : 17 March 2023
 Date of Next Calibration : 16 June 2023
 Request No. : D-BC030055

PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

Test Parameter	Reference Method
pH value	APHA 21e 4500 H ⁺
Temperature	Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March 2008: Working Thermometer Calibration Procedure
Salinity	APHA 21e 2520 B
Dissolved oxygen	APHA 21e 4500 O
Turbidity	APHA 21e 2130 B
Conductivity	APHA 21e 2510 B

PART D - CALIBRATION RESULT

(1) pH value

Target (pH unit)	Display Reading (pH unit)	Tolerance	Result
4.00	4.04	0.04	Satisfactory
7.42	7.46	0.04	Satisfactory
10.01	10.14	0.13	Satisfactory

Tolerance of pH value should be less than ± 0.2 (pH unit)

(2) Temperature

Reading of Ref. thermometer (°C)	Display Reading (°C)	Tolerance	Result
15	15.0	0.0	Satisfactory
30	30.0	0.0	Satisfactory
40	39.9	-0.1	Satisfactory

Tolerance of Temperature should be less than ± 2.0 (°C)

(3) Salinity

Expected Reading (g/L)	Display Reading (g/L)	Tolerance (%)	Result
10	10.10	1.00	Satisfactory
20	19.82	-0.90	Satisfactory
30	30.55	1.83	Satisfactory

Tolerance of Salinity should be less than ± 10.0 (%)

--- CONTINUED ON NEXT PAGE ---

AUTHORIZED
SIGNATORY:

LEE Chun-ning
 Assistant Manager (Chemical Testing)



REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No. : R-BC030055
Date of Issue : 20 March 2023
Page No. : 2 of 2

(4) Dissolved oxygen

Expected Reading (mg/L)	Display Reading (mg/L)	Tolerance	Result
8.17	8.31	0.14	Satisfactory
5.28	5.29	0.01	Satisfactory
1.86	1.56	-0.30	Satisfactory
0.30	0.39	0.09	Satisfactory

Tolerance of Dissolved oxygen should be less than ± 0.5 (mg/L)

(5) Turbidity

Expected Reading (NTU)	Display Reading (NTU)	Tolerance (%)	Result
0	0.10	--	Satisfactory
10	9.86	-1.4	Satisfactory
20	19.73	-1.4	Satisfactory
100	98.87	-1.1	Satisfactory
800	790.41	-1.2	Satisfactory

Tolerance of Turbidity should be less than ± 10.0 (%)

(6) Conductivity

Expected Reading ($\mu\text{S}/\text{cm}$ at 25°C)	Display Reading	Tolerance (%)	Result
146.9	148.7	1.23	Satisfactory
1412	1511	7.01	Satisfactory
12890	12994	0.81	Satisfactory
58670	60395	2.94	Satisfactory
111900	111890	-0.01	Satisfactory

Tolerance of Conductivity should be less than ± 10.0 (%)

Remark(s)

- The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards.
- The results relate only to the calibrated equipment as received
- The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.
- "Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.
- The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

--- END OF REPORT ---



專業化驗有限公司
QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 5/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong
Email: info@qualityprotest.com; Website: www.qualityprotest.com
Tel: (852) 3956 8717; Fax: (852) 3956 3928

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No. : R-BC030056
Date of Issue : 20 March 2023
Page No. : 1 of 2

PART A - CUSTOMER INFORMATION

Enovative Environmental Service Ltd.
Flat 2207, Yu Fun House Yu Chui Court, Shatin
New Territories (HK) Hong Kong

PART B - SAMPLE INFORMATION

Name of Equipment : YSI ProDSS (Multi-Parameters)
Manufacturer : YSI (a xylem brand)
Serial Number : S/N: 15M100005
Date of Received : 17 March 2023
Date of Calibration : 17 March 2023
Date of Next Calibration : 16 June 2023
Request No. : D-BC030056

PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

Test Parameter	Reference Method
pH value	APHA 21e 4500 H ⁺
Temperature	Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March 2008: Working Thermometer Calibration Procedure
Salinity	APHA 21e 2520 B
Dissolved oxygen	APHA 21e 4500 O
Turbidity	APHA 21e 2130 B
Conductivity	APHA 21e 2510 B

PART D - CALIBRATION RESULT

(1) pH value

Target (pH unit)	Display Reading (pH unit)	Tolerance	Result
4.00	4.02	0.02	Satisfactory
7.42	7.46	0.04	Satisfactory
10.01	10.16	0.15	Satisfactory

Tolerance of pH value should be less than ± 0.2 (pH unit)

(2) Temperature

Reading of Ref. thermometer (°C)	Display Reading (°C)	Tolerance	Result
15	15.0	0.0	Satisfactory
30	30.0	0.0	Satisfactory
40	39.8	-0.2	Satisfactory

Tolerance of Temperature should be less than ± 2.0 (°C)

(3) Salinity


Expected Reading (g/L)	Display Reading (g/L)	Tolerance (%)	Result
10	10.09	0.90	Satisfactory
20	20.53	2.65	Satisfactory
30	30.46	1.53	Satisfactory

Tolerance of Salinity should be less than ± 10.0 (%)

--- CONTINUED ON NEXT PAGE ---

AUTHORIZED
SIGNATORY:


LEE Chun-ning
Assistant Manager (Chemical Testing)



專業化驗有限公司
QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 5/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong
Email: info@qualityprotest.com; Website: www.qualityprotest.com
Tel: (852) 3956 8717; Fax: (852) 3956 3928

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No. : R-BC030056
Date of Issue : 20 March 2023
Page No. : 2 of 2

(4) Dissolved oxygen

Expected Reading (mg/L)	Display Reading (mg/L)	Tolerance	Result
8.17	8.33	0.16	Satisfactory
5.28	5.21	-0.07	Satisfactory
1.86	1.58	-0.28	Satisfactory
0.30	0.39	0.09	Satisfactory

Tolerance of Dissolved oxygen should be less than ± 0.5 (mg/L)

(5) Turbidity

Expected Reading (NTU)	Display Reading (NTU)	Tolerance (%)	Result
0	0.10	--	Satisfactory
10	9.88	-1.2	Satisfactory
20	19.72	-1.4	Satisfactory
100	97.36	-2.6	Satisfactory
800	789.53	-1.3	Satisfactory

Tolerance of Turbidity should be less than ± 10.0 (%)

(6) Conductivity

Expected Reading ($\mu\text{S/cm at } 25^\circ\text{C}$)	Display Reading	Tolerance (%)	Result
146.9	151.3	3.00	Satisfactory
1412	1366	-3.26	Satisfactory
12890	12852	-0.29	Satisfactory
58670	60593	3.28	Satisfactory
111900	111742	-0.14	Satisfactory

Tolerance of Conductivity should be less than ± 10.0 (%)

Remark(s)

- The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards.
- The results relate only to the calibrated equipment as received
- The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.
- "Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.
- The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

--- END OF REPORT ---

Appendix F. Event and Action Plan

Table F.1: Event and Action Plan for Marine Water Quality

Event	Action			
	ET	IEC	AAHK / PM	Contractor
Action level being exceeded by one sampling day	<ol style="list-style-type: none"> 1. Repeat <i>in-situ</i> measurement to confirm findings; 2. Identify reasons for non-compliance and source(s) of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; 6. Repeat measurement on next day of exceedance. 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise AAHK / PM accordingly; 3. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Discuss with IEC on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Inform the AAHK / PM and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET and IEC and propose mitigation measures.
Action level being exceeded by two or more consecutive sampling days	<ol style="list-style-type: none"> 1. Repeat <i>in-situ</i> measurement to confirm findings; 2. Identify reasons for non-compliance and source(s) of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; 6. Ensure mitigation measures are implemented; 7. Prepare to increase the monitoring frequency to daily; 8. Repeat measurement on next day of exceedance. 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the AAHK / PM accordingly; 3. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Discuss with IEC on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented; 3. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Inform the AAHK / PM and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment 4. Consider changes of working methods; 5. Discuss with ET and IEC and propose mitigation measures to IEC and AAHK / PM within 3 working days; 6. Implement the agreed mitigation measures.
Limit level being exceeded by one sampling day	<ol style="list-style-type: none"> 1. Repeat <i>in-situ</i> measurement to confirm findings; 2. Identify reasons for non-compliance and source(s) of impact; 3. Inform IEC, Contractor and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, AAHK / PM and 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the AAHK / PM accordingly; 3. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Inform the AAHK / PM and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET, IEC and AAHK / PM and propose mitigation measures to IEC and AAHK / PM within

Event	Action			
	ET	IEC	AAHK / PM	Contractor
	Contractor; 6. Ensure mitigation measures are implemented; 7. Increase the monitoring frequency to daily until no exceedance of limit level.			three working days; 6. Implement the agreed mitigation measures.
Limit level being exceeded by two or more consecutive sampling days	1. Repeat <i>in-situ</i> measurement to confirm findings; 2. Identify reasons for non-compliance and source(s) of impact; 3. Inform IEC, Contractor and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, AAHK / PM and Contractor; 6. Ensure mitigation measures are implemented; 7. Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days.	1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the AAHK / PM accordingly; 3. Assess the effectiveness of implemented mitigation measures.	1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures; 5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit level.	1. Inform AAHK / PM and confirm notification of non-compliance in writing; 2. Rectify unacceptable practices; 3. Check all plant and equipment; 4. Consider changes of working method; 5. Discuss with ET, IEC and AAHK / PM and propose mitigation measures to IEC and AAHK / PM within 3 working days; 6. Implement the agreed mitigation measures; 7. As directed by the AAHK / PM, to slow down or to stop all or part of the construction activities.

Appendix G. Monitoring Data and Graphical Plots

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 01 April 23 during Mid-Ebb Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)	
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
C1	Misty	Moderate	11:07	9.2	Surface	1.0	21.1	21.1	7.9	8.0	7.9	8.0	88.4	87.9	6.6	6.6	1.1	1.4	1.8	2.1
						1.0	21.1		8.0		8.0		87.4		6.6		1.1		1.6	
					Middle	4.6	21.1	21.1	7.9	8.0	7.9	8.0	88.8	88.2	6.7		1.3		2.2	
						4.6	21.1		8.0		8.0		87.6		6.6		1.4		2.1	
					Bottom	8.2	21.1	21.1	7.9	8.0	7.9	8.0	89.2	88.6	6.7		1.8		2.4	
						8.2	21.1		8.0		8.0		88.0		6.6		1.7		2.3	
C2	Misty	Moderate	10:51	8.2	Surface	1.0	20.8	21.0	7.8	7.9	7.8	7.9	90.7	90.0	6.8	6.8	1.0	1.4	2.1	1.9
						1.0	21.1		7.9		7.9		7.9		7.9		89.3		6.7	
					Middle	4.1	20.7	20.9	7.8	7.9	7.8	7.9	91.5	90.6	6.9		1.3		1.8	
						4.1	21.0		7.9		7.9		89.6		6.7		1.3		1.9	
					Bottom	7.2	20.6	20.8	7.8	7.9	7.8	7.9	92.2	91.1	7.0		1.7		1.6	
						7.2	20.9		7.9		7.9		90.0		6.8		1.8		1.4	
M1	Misty	Calm	10:56	4.6	Surface	1.0	20.8	20.9	7.9	7.9	7.9	7.9	87.9	87.9	6.6	6.6	2.6	2.9	2.3	2.0
						1.0	20.9		7.9		7.9		7.9		7.9		87.9		6.5	
					Middle	-	-	-	-	-	-	-	-	-	-		-		-	
						-	-		-		-		-		-		-		-	
					Bottom	3.6	20.7	20.8	7.8	7.9	7.8	7.9	93.5	93.3	7.0		3.0		1.6	
						3.6	20.8		7.9		7.9		93.0		7.0		3.1		1.5	
M2	Misty	Calm	10:59	5.0	Surface	1.0	20.7	20.8	7.9	7.9	7.9	7.9	90.4	90.4	6.8	6.8	1.7	1.9	1.6	1.6
						1.0	20.9		7.9		7.9		7.9		7.9		90.4		6.7	
					Middle	-	-	-	-	-	-	-	-	-	-		-		-	
						-	-		-		-		-		-		-		-	
					Bottom	4.0	20.7	20.8	7.8	7.9	7.8	7.9	94.0	94.1	7.1		2.2		1.5	
						4.0	20.8		7.9		7.9		94.1		7.0		2.2		1.5	
M3	Misty	Calm	11:03	7.0	Surface	1.0	20.8	21.0	7.9	7.9	7.9	7.9	89.7	89.9	6.8	6.8	1.4	1.7	2	2
						1.0	21.1		7.9		7.9		7.9		7.9		90.0		6.7	
					Middle	3.5	20.7	20.9	7.8	7.9	7.8	7.9	90.3	90.4	6.8		1.7		2	
						3.5	21.0		7.9		7.9		90.4		6.7		1.7		2	
					Bottom	6.0	20.6	20.8	7.8	7.9	7.8	7.9	95.8	95.9	7.2		2.1		1	
						6.0	20.9		7.9		7.9		96.0		7.2		2.1		1	

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; Value exceeding Limit Level is bolded and underlined

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 01 April 23 during Mid-Flood Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)															
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA														
C1	Misty	Moderate	15:07	9.0	Surface	1.0	21.1	21.1	8.0	8.0	8.0	8.0	89.6	88.3	6.7	6.6	3.1	3.7	1.9	2.3														
						1.0	21.1		8.0		87.0		6.5		3.0		1.9																	
						4.5	21.1		8.0		89.6		6.7		3.5		2.4																	
						4.5	21.1		8.0		87.8		6.6		3.6		2.1																	
					Bottom	8.0	21.2	21.2	8.0	8.0	8.0	8.0	89.6	89.3	6.8	6.8	4.3	6.8	4.3	6.8	2.5	6.8	2.5											
						8.0	21.1		8.0		88.9		6.7		4.4		2.8																	
						C2	Misty		Moderate		15:24		9.8		Surface		1.0		21.1		21.1		8.0	8.0	8.0	8.0	88.9	88.8	6.7	6.7	1.2	2.0	2.6	2.0
																	1.0		21.1				8.0		88.6		6.7		1.2		2.2			
4.9	21.1	8.0	89.1	6.7	2.2			1.9																										
4.9	21.1	8.0	88.6	6.7	2.1			1.7																										
Bottom	8.8	21.2	21.2	7.9	8.0			7.9		8.0		91.9		90.4	6.9	6.8	2.6	6.8	2.6	6.8	1.5	6.8	1.5											
	8.8	21.1		8.0				88.8				6.7			2.7		1.8																	
	M1	Misty		Calm				15:15				5.0			Surface		1.0		20.8		20.9		7.9	7.9	7.9	7.9	92.9	92.2	7.0	7.0	3.1	3.3	1.7	2.0
																	1.0		21.0				7.9		7.9		91.5		6.9		3.0		1.8	
Middle			-		-	-	-		-	-	-		-	-	-	-	-	-	-	-	-	-	-											
			-		-		-			-			-		-		-		-															
Bottom			4.0		20.8	20.9	7.8		7.9	7.8	7.9		93.3	92.9	7.0	7.0	3.6	7.0	3.6	7.0	2.2	7.0	2.2											
			4.0		20.9		7.9			7.9			92.4		7.0		3.5		2.2															
M2			Misty		Calm	15:18	4.8		Surface	1.0	20.8		20.9	7.8	7.9	7.8	7.9	93.0	91.1	7.0	6.9	1.4	2.0	1.9	2.2									
										1.0	21.0			7.9		7.9		89.2		6.7		1.5		1.7										
	Middle	-		-				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-											
		-		-					-		-		-		-		-		-															
	Bottom	3.8		20.7				20.8	7.8	7.9	7.8	7.9	93.6	93.0	7.1	7.1	2.4	7.1	2.4	7.1	2.3	7.1	2.3											
		3.8		20.9					7.9		7.9		92.4		7.0		2.5		2.7															
	M3	Misty		Calm				15:12	7.2	Surface	1.0	21.1	21.1	8.0	8.0	8.0	8.0	88.6	88.2	6.6	6.6	3.3	3.7	2	2									
											1.0	21.1		8.0		8.0		87.8		6.7		3.3		2										
Middle			3.6		21.1	21.1	8.0			8.0	8.0	8.0	88.7	88.4	6.6	6.6	3.7	6.6	3.7	6.6	2	6.6	2											
			3.6		21.1		8.0				8.0		88.1		6.6		3.8		2															
Bottom			6.2		21.1	21.1	8.0			8.0	8.0	8.0	88.8	88.6	6.7	6.7	4.1	6.7	4.1	6.7	3	6.7	3											
			6.2		21.1		8.0				8.0		88.4		6.6		4.1		3															

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; **Value exceeding Limit Level is bolded and underlined**

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 04 April 23 during Mid-Ebb Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)	
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
C1	Misty	Moderate	10:55	10.6	Surface	1.0	20.4	20.4	8.0	8.0	22.7	22.7	91.3	91.3	7.2	7.1	2.2	3.5	3.1	3.4
						1.0	20.4		8.0		22.7		91.3		7.2		2.2		2.8	
					Middle	5.3	20.4	20.4	8.0	8.0	29.2	29.2	90.3	90.3	6.9		3.7		3.5	
						5.3	20.4		8.0		29.2		90.3		6.9		3.6		3.3	
					Bottom	9.6	20.2	20.2	8.0	8.0	29.5	29.5	90.4	90.4	6.9		4.7		4.1	
						9.6	20.2		8.0		29.5		90.4		6.9		4.4		3.8	
C2	Misty	Moderate	11:08	10.0	Surface	1.0	20.5	20.5	8.0	8.0	28.6	28.6	92.4	92.2	7.0	7.1	1.1	2.2	3.2	3.4
						1.0	20.5		8.0		28.6		91.9		7.0		1.1		3.0	
					Middle	5.0	20.5	20.5	8.0	8.0	26.1	26.1	92.1	92.2	7.1		2.2		3.5	
						5.0	20.5		8.0		26.1		92.2		7.1		2.2		3.4	
					Bottom	9.0	20.5	20.5	8.0	8.0	26.3	26.3	91.6	92.2	7.1		3.2		3.9	
						9.0	20.5		8.0		26.3		92.7		7.1		3.2		3.6	
M1	Misty	Calm	11:01	4.2	Surface	1.0	19.8	19.8	8.0	8.0	27.3	27.6	93.2	92.9	7.2	7.2	1.5	2.0	3.2	3.5
						1.0	19.8		8.0		27.8		92.6		7.2		1.5		3.1	
					Middle	-	-	-	-	-	-	-	-	-	-		-		-	
						-	-		-		-		-		-		-		-	
					Bottom	3.2	19.8	19.8	8.0	8.1	27.3	26.8	93.9	93.5	7.3		2.4		4.0	
						3.2	19.8		8.1		26.3		93.0		7.3		2.4		3.8	
M2	Misty	Calm	11:04	5.2	Surface	1.0	20.0	20.0	8.0	8.0	29.0	29.0	91.5	91.6	7.0	7.0	2.3	2.9	2.7	2.9
						1.0	20.0		8.0		29.0		91.6		7.0		2.3		2.4	
					Middle	-	-	-	-	-	-	-	-	-	-		-		-	
						-	-		-		-		-		-		-		-	
					Bottom	4.2	20.0	20.0	8.0	8.0	28.4	28.4	91.5	91.6	7.0		3.5		3.0	
						4.2	20.0		8.0		28.4		91.6		7.0		3.5		3.4	
M3	Misty	Calm	10:59	7.2	Surface	1.0	20.7	20.7	8.0	8.0	27.5	27.5	92.2	91.3	7.0	7.1	2.1	3.2	3	3
						1.0	20.7		8.0		27.5		90.4		6.9		2.1		3	
					Middle	3.6	20.7	20.7	8.0	8.0	22.4	22.4	92.5	91.6	7.3		3.4		3	
						3.6	20.7		8.0		22.4		90.6		7.1		3.4		3	
					Bottom	6.2	20.7	20.7	8.0	8.0	27.5	27.5	92.8	91.8	7.1		4.1		2	
						6.2	20.7		8.0		27.5		90.8		6.9		4.2		3	

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; Value exceeding Limit Level is bolded and underlined

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 04 April 23 during Mid-Flood Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)	
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
C1	Misty	Moderate	08:04	8.0	Surface	1.0	20.7	20.7	8.0	8.0	28.8	28.3	91.5	91.5	6.9	7.0	1.1	1.5	2.6	3.4
						1.0	20.6		8.0		27.8		91.5		7.0		1.1		3.0	
					Middle	4.0	20.7	20.7	8.0	8.0	28.7	28.1	91.2	91.2	6.9	7.0	1.2	1.5	3.3	
						4.0	20.6		8.0		27.5		91.2		7.0		1.2		3.6	
					Bottom	7.0	20.7	20.7	8.0	8.0	29.7	29.7	91.0	91.0	6.8	6.9	2.2	1.5	3.9	
						7.0	20.6		8.0		29.7		91.0		6.9		2.2		4.2	
C2	Misty	Moderate	07:44	10.0	Surface	1.0	20.1	20.5	8.0	8.0	29.5	29.3	92.2	92.3	7.0	7.0	1.1	2.0	3.4	3.8
						1.0	20.9		8.0		29.0		92.3		6.9		1.1		3.1	
					Middle	5.0	20.1	20.2	8.0	8.0	29.2	28.7	92.2	92.3	7.0	7.0	2.2	2.0	3.6	
						5.0	20.2		8.0		28.1		92.3		7.1		2.2		4.0	
					Bottom	9.0	20.0	20.0	8.0	8.0	29.7	29.3	92.1	92.2	7.0	7.1	2.8	2.0	4.5	
						9.0	20.0		8.0		28.8		92.3		7.1		2.8		4.2	
M1	Misty	Calm	07:56	4.8	Surface	1.0	20.7	20.7	8.0	8.0	29.9	29.9	93.7	93.8	7.0	7.1	3.3	4.0	4.0	3.7
						1.0	20.7		8.0		29.9		93.9		7.1		3.3		3.9	
					Middle	-	-	-	-	-	-	-	-	-	-	-	-	4.0	-	
						-	-		-		-		-		-		-		-	
					Bottom	3.8	20.7	20.7	8.0	8.0	29.1	29.1	93.5	93.7	7.1	7.1	4.6	4.0	3.6	
						3.8	20.7		8.0		29.1		93.8		7.1		4.6		3.4	
M2	Misty	Calm	07:51	5.0	Surface	1.0	20.9	20.9	8.0	8.0	29.7	29.9	93.4	93.5	7.0	7.0	3.5	4.3	3.2	3.5
						1.0	20.9		8.0		30.0		93.5		7.0		3.5		3.0	
					Middle	-	-	-	-	-	-	-	-	-	-	-	-	4.3	-	
						-	-		-		-		-		-		-		-	
					Bottom	4.0	20.1	20.1	8.0	8.0	28.3	28.9	93.3	93.4	7.2	7.2	5.1	4.3	3.9	
						4.0	20.1		8.0		29.4		93.5		7.1		5.2		3.9	
M3	Misty	Calm	08:00	6.0	Surface	1.0	20.1	20.3	8.0	8.0	27.7	27.6	90.4	90.3	7.0	7.0	2.1	3.4	4	4
						1.0	20.5		8.0		27.4		90.2		6.9		2.1		5	
					Middle	3.0	20.2	20.4	8.0	8.0	27.7	27.8	90.9	90.9	7.0	7.0	3.2	3.4	4	
						3.0	20.5		8.0		27.9		90.9		6.9		3.3		4	
					Bottom	5.0	20.2	20.2	8.0	8.0	30.2	29.7	90.9	90.9	6.9	6.9	4.7	3.4	3	
						5.0	20.2		8.0		29.1		90.9		6.9		4.7		3	

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; **Value exceeding Limit Level is bolded and underlined**

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 06 April 23 during Mid-Ebb Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)	
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
C1	Misty	Moderate	11:59	8.8	Surface	1.0	22.0	22.1	8.0	8.0	26.4	26.3	91.3	91.1	6.8	6.8	3.5	5.1	4.8	5.5
						1.0	22.2		8.0		26.1		90.8		6.8		3.5		4.5	
					Middle	4.4	22.0	22.2	7.9	8.0	26.5	26.2	90.9	91.1	6.8		5.5		5.2	
						4.4	22.3		8.0		25.9		91.2		6.8		5.5		5.6	
					Bottom	7.8	22.0	22.1	7.9	8.0	26.3	26.2	90.3	91.0	6.8		6.3		6.6	
						7.8	22.2		8.0		26.0		91.6		6.9		6.2		6.1	
C2	Misty	Moderate	12:13	9.8	Surface	1.0	22.0	22.1	8.0	8.0	27.4	27.3	90.3	90.4	6.7	6.7	3.1	4.3	5.5	6.1
						1.0	22.1		8.0		27.2		90.5		6.8		3.2		5.3	
					Middle	4.9	22.0	22.0	8.0	8.0	27.4	27.3	90.4	90.4	6.7		4.1		5.8	
						4.9	22.0		8.0		27.2		90.4		6.7		4.0		6.2	
					Bottom	8.8	22.0	22.0	8.0	8.0	27.4	27.4	90.2	90.3	6.7		5.8		6.7	
						8.8	22.0		8.0		27.4		90.3		6.7		5.7		7.0	
M1	Misty	Calm	12:05	5.0	Surface	1.0	22.1	22.1	8.1	8.1	26.4	26.6	90.9	91.1	6.8	6.8	4.9	5.2	5.5	6.1
						1.0	22.1		8.1		26.7		91.2		6.8		4.8		5.8	
					Middle	-	-	-	-	-	-	-	-	-	-		-		-	
						-	-		-		-		-		-		-		-	
					Bottom	4.0	22.1	22.1	8.1	8.1	26.4	26.6	90.8	91.0	6.8		5.5		6.8	
						4.0	22.1		8.1		26.7		91.1		6.8		5.4		6.3	
M2	Misty	Calm	12:08	5.4	Surface	1.0	22.2	22.2	8.0	8.0	26.4	26.5	89.8	89.4	6.7	6.7	3.3	4.1	6.2	6.5
						1.0	22.2		8.0		26.5		89.0		6.7		3.4		5.8	
					Middle	-	-	-	-	-	-	-	-	-	-		-		-	
						-	-		-		-		-		-		-		-	
					Bottom	4.4	22.3	22.3	8.0	8.0	26.2	26.3	90.1	89.9	6.7		4.9		6.9	
						4.4	22.2		8.0		26.4		89.6		6.7		4.9		7.2	
M3	Misty	Calm	12:03	6.8	Surface	1.0	22.0	22.0	8.0	8.1	26.9	27.0	90.1	89.8	6.7	6.7	4.1	5.2	6	6
						1.0	22.0		8.1		27.1		89.5		6.7		4.2		6	
					Middle	3.4	22.0	22.0	8.0	8.1	27.0	27.1	90.2	89.9	6.7		5.3		6	
						3.4	22.0		8.1		27.1		89.6		6.7		5.2		6	
					Bottom	5.8	22.0	22.0	8.0	8.1	26.9	27.0	90.3	90.1	6.8		6.1		5	
						5.8	22.0		8.1		27.0		89.8		6.7		6.1		5	

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; Value exceeding Limit Level is bolded and underlined

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 06 April 23 during Mid-Flood Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)							
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA						
C1	Misty	Moderate	08:08	9.2	Surface	1.0	21.9	22.0	8.0	8.0	27.1	27.0	89.5	89.5	6.7	6.7	5.0	5.4	7.0	5.9						
						1.0	22.0		8.0		26.8		89.4		6.7		4.9		6.4							
					Middle	4.6	21.9	22.0	8.0	8.0	27.2	27.2	89.6	89.5	6.7	6.7	5.1	6.1	5.7							
						4.6	22.0		8.0		27.1		89.4		6.7		5.2		6.0							
					Bottom	8.2	21.9	22.0	7.9	8.0	27.0	27.1	90.2	89.9	6.8	6.8	6.1	6.1	4.9							
						8.2	22.0		8.0		27.1		89.5		6.7		6.1		5.3							
					C2	Misty	Moderate	07:48	8.2	Surface	1.0	22.1	22.1	8.1	8.1	25.1	25.2	90.2	90.2		6.8	6.8	3.8	4.4	5.8	6.2
											1.0	22.1		8.1		25.2		90.1			90.2		6.8		3.7	
Middle	4.1	22.1	22.1	8.1						8.1	27.3	26.4	90.2	90.1	6.7	6.7	4.3	4.4	6.2							
	4.1	22.1		8.1							25.5		90.0		90.1		6.7		4.4	6.4						
Bottom	7.2	22.2	22.2	8.1						8.1	27.2	27.1	90.3	90.2	6.7	6.7	5.2	5.1	6.7							
	7.2	22.1		8.1							27.0		90.1		90.2		6.7		5.1	6.5						
M1	Misty	Calm	08:00	4.2						Surface	1.0	22.2	22.2	7.9	8.0	26.4	26.4	90.6	90.5	6.8	6.8	3.7	4.1	5.1	5.5	
											1.0	22.2		8.0		26.3		90.3		90.5		6.8		3.6		
					Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-							
						-	-		-		-		-		-		-		-	-						
					Bottom	3.2	22.2	22.2	7.8	7.9	26.3	26.3	90.6	90.5	6.8	6.8	4.6	4.6	6.2							
						3.2	22.2		7.9		26.3		90.4		90.5		6.8		4.6	5.9						
					M2	Misty	Calm	07:55	4.8	Surface	1.0	22.0	22.0	7.9	8.0	27.0	27.0	89.8	89.7	6.7	6.7	3.6	4.3	6.0		6.2
											1.0	22.0		8.0		27.0		89.5		89.7		6.7		3.6		
Middle	-	-	-	-						-	-	-	-	-	-	-	-	-	-							
	-	-		-							-		-		-		-		-	-						
Bottom	3.8	21.9	22.0	7.9						8.0	27.1	27.1	90.1	89.9	6.7	6.7	5.0	5.1	6.6							
	3.8	22.1		8.0							27.0		89.7		89.9		6.7		5.1	6.2						
M3	Misty	Calm	08:04	7.0						Surface	1.0	21.9	22.0	8.0	8.0	26.7	26.6	89.3	89.1	6.7	6.7	4.1	5.2	4	5	
											1.0	22.0		8.0		26.5		88.9		89.1		6.7		4.2		
					Middle	3.5	21.9	21.9	8.0	8.0	26.9	26.8	89.4	89.2	6.7	6.7	5.2	5.1	5							
						3.5	21.9		8.0		26.7		89.0		89.2		6.7		5.1	5						
					Bottom	6.0	21.9	21.9	7.9	8.0	26.8	26.8	89.6	89.4	6.7	6.7	6.2	6.2	6							
						6.0	21.9		8.0		26.7		89.1		89.4		6.7		6.2	6						

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; **Value exceeding Limit Level is bolded and underlined**

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 08 April 23 during Mid-Ebb Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)	
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
C1	Fine	Moderate	13:01	8.8	Surface	1.0	21.9	21.9	7.9	7.9	25.9	25.8	89.6	89.2	6.7	6.7	4.2	5.1	3.3	4.0
						1.0	21.9		7.9		25.6		88.8		6.7		4.1		3.5	
					Middle	4.4	21.9	21.9	7.9	7.9	27.1	27.2	90.1	89.6	6.8		5.4		3.8	
						4.4	21.9		7.9		27.2		89.1		6.7		5.3		4.2	
					Bottom	7.8	21.9	21.9	7.8	7.9	27.6	27.4	91.5	90.5	6.8		5.7		4.6	
						7.8	21.9		7.9		27.1		89.5		6.7		5.7		4.8	
C2	Fine	Moderate	13:17	9.8	Surface	1.0	21.9	21.9	7.9	7.9	26.1	26.6	91.3	90.8	6.9	6.9	3.4	4.0	2.6	3.2
						1.0	21.9		7.9		26.4		90.3		6.8		3.5		2.5	
					Middle	4.9	21.9	21.9	7.9	7.9	26.1	26.3	91.7	91.2	6.9		4.0		3.1	
						4.9	21.9		7.9		26.4		90.6		6.8		4.0		3.4	
					Bottom	8.8	21.9	21.9	7.8	7.9	26.8	26.7	93.0	92.0	7.0		4.4		3.8	
						8.8	21.9		7.9		26.6		91.0		6.8		4.5		4.0	
M1	Fine	Calm	13:09	4.8	Surface	1.0	21.9	21.9	7.9	7.9	26.1	26.3	90.6	90.6	6.9	6.9	3.3	3.9	2.6	2.7
						1.0	21.9		7.9		26.5		90.6		6.9		3.2		2.3	
					Middle	-	-	-	-	-	-	-	-	-	-		-		-	
						-	-		-		-		-		-		-			
					Bottom	3.8	21.9	21.9	7.8	7.9	26.7	26.8	92.2	92.2	6.9		4.5		3.1	
						3.8	21.9		7.9		26.8		92.2		7.0		4.6		2.9	
M2	Fine	Calm	13:11	5.4	Surface	1.0	21.9	21.9	7.9	7.9	26.4	26.6	91.9	91.3	6.9	6.9	2.5	3.6	3.1	3.4
						1.0	21.9		7.9		26.8		90.6		6.8		2.4		2.7	
					Middle	-	-	-	-	-	-	-	-	-	-		-		-	
						-	-		-		-		-		-		-			
					Bottom	4.4	21.9	21.9	7.9	7.9	26.7	26.4	94.1	92.7	7.1		4.7		3.8	
						4.4	21.9		7.9		26.0		91.2		6.9		4.6		4.1	
M3	Fine	Calm	13:05	7.6	Surface	1.0	21.9	21.9	7.9	7.9	26.6	26.3	90.7	89.6	6.8	6.8	6.6	8.2	6	5
						1.0	21.9		7.9		25.9		88.4		6.6		6.6		6	
					Middle	3.8	21.9	21.9	7.9	7.9	27.3	27.1	91.6	90.4	6.9		8.9		6	
						3.8	21.9		7.9		26.9		89.2		6.7		8.9		5	
					Bottom	6.6	21.9	21.9	7.8	7.9	28.2	27.5	93.4	91.8	7.0		9.0		5	
						6.6	21.9		7.9		26.8		90.1		6.8		9.0		5	

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; Value exceeding Limit Level is bolded and underlined

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 08 April 23 during Mid-Flood Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)							
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA						
C1	Fine	Moderate	08:42	9.6	Surface	1.0	21.9	21.9	7.9	8.0	27.2	27.2	88.4	88.1	6.6	6.6	4.7	5.0	2.6	3.1						
						1.0	21.9		8.0		27.2		87.7		6.6		4.8		2.6							
					Middle	4.8	21.8	21.9	7.9	7.9	27.3	27.3	88.6	88.2	6.6	6.6	5.1	5.0	2.9							
						4.8	21.9		7.9		27.2		87.8		6.6		5.0		3.2							
					Bottom	8.6	21.8	21.9	7.9	7.9	27.4	27.3	89.5	88.8	6.7	6.7	5.3	6.7	3.4							
						8.6	21.9		7.9		27.2		88.0		6.6		5.3		4.0							
					C2	Fine	Moderate	08:25	8.4	Surface	1.0	21.9	21.9	7.9	7.9	27.4	27.4	88.1	87.7		6.6	6.6	3.2	4.4	4.6	3.9
											1.0	21.9		7.9		27.4		87.2			6.5		3.2		4.2	
Middle	4.2	21.8	21.9	7.9						7.9	27.6	27.5	88.5	87.9	6.6	6.6	4.8	4.4	3.7							
	4.2	21.9		7.9							27.4		87.3		6.5		4.8		4.0							
Bottom	7.4	21.8	21.9	7.8						7.9	27.7	27.5	89.5	88.5	6.7	6.7	5.3	6.7	3.5							
	7.4	21.9		7.9							27.3		87.5		6.6		5.3		3.3							
M1	Fine	Calm	08:30	4.6						Surface	1.0	21.9	21.9	7.8	7.9	26.6	26.6	90.6	90.0	6.8	6.8	3.0	3.8	3.3	3.9	
											1.0	21.9		7.9		26.6		89.4		6.7		3.0		3.7		
					Middle	-	-	-	-	-	-	-	-	-	-	-	-	3.8	-							
						-	-		-		-		-		-		-		-							
					Bottom	3.6	21.9	21.9	7.8	7.9	26.6	26.6	92.5	91.3	6.9	6.9	4.6	6.9	4.5							
						3.6	21.9		7.9		26.6		90.0		6.8		4.6		4.2							
					M2	Fine	Calm	08:34	5.2	Surface	1.0	21.9	21.9	7.9	7.9	26.5	26.5	90.1	89.4	6.8	6.8	3.1	3.4	4.9		4.3
											1.0	21.9		7.9		26.5		88.6		6.7		3.1		4.6		
Middle	-	-	-	-						-	-	-	-	-	-	-	-	3.4	-							
	-	-		-							-		-		-		-		-							
Bottom	4.2	21.9	21.9	7.8						7.9	26.5	26.5	91.1	90.4	6.8	6.8	3.7	6.8	3.6							
	4.2	21.9		7.9							26.5		89.6		6.7		3.6		4.0							
M3	Fine	Calm	08:38	8.2						Surface	1.0	21.9	21.9	7.9	7.9	26.9	26.9	87.6	87.5	6.6	6.6	4.7	5.5	4	3	
											1.0	21.9		7.9		26.8		87.4		6.6		4.7		4		
					Middle	4.1	21.9	21.9	7.9	7.9	27.3	27.1	88.5	88.1	6.6	6.6	5.1	5.5	3							
						4.1	21.9		7.9		26.8		87.6		6.6		5.1		4							
					Bottom	7.2	21.9	21.9	7.9	7.9	27.3	27.0	89.2	88.4	6.7	6.7	6.8	6.7	3							
						7.2	21.9		7.9		26.7		87.6		6.6		6.8		3							

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; **Value exceeding Limit Level is bolded and underlined**

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 11 April 23 during Mid-Ebb Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)	
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
C1	Fine	Moderate	14:50	9.2	Surface	1.0	22.0	21.9	8.1	8.1	27.1	27.0	87.5	87.1	6.5	6.5	3.3	3.8	2.6	2.3
						1.0	21.8		8.0		26.8		86.7		6.5		3.3		2.4	
					Middle	4.6	22.0	21.9	8.0	8.0	27.1	26.9	87.6	87.3	6.5	6.5	3.7	3.8	1.9	
						4.6	21.8		8.0		26.6		86.9		6.5		3.6		2.0	
					Bottom	8.2	22.0	21.9	8.0	8.0	27.0	26.9	88.2	87.7	6.6	6.6	4.5	6.6	2.4	
						8.2	21.8		8.0		26.7		87.2		6.5		4.4		2.5	
C2	Fine	Moderate	15:06	9.6	Surface	1.0	21.9	22.0	8.0	8.1	28.1	28.0	86.3	86.1	6.4	6.4	3.3	4.4	3.8	3.1
						1.0	22.0		8.1		27.8		85.9		6.4		3.3		2.5	
					Middle	4.8	21.9	22.0	8.0	8.1	28.1	28.0	86.4	86.3	6.4	6.4	4.1	4.4	3.0	
						4.8	22.0		8.1		27.9		86.1		6.4		4.0		2.2	
					Bottom	8.6	21.9	22.0	8.0	8.1	28.1	28.1	86.8	86.5	6.4	6.4	5.9	6.4	3.7	
						8.6	22.0		8.1		28.1		86.2		6.4		5.8		3.3	
M1	Fine	Calm	14:58	5.6	Surface	1.0	22.1	22.1	8.0	8.1	27.1	27.3	86.8	86.7	6.5	6.5	3.9	4.3	3.3	2.8
						1.0	22.1		8.1		27.4		86.5		6.4		4.0		2.4	
					Middle	-	-	-	-	-	-	-	-	-	-	-	-	4.3	-	
						-	-		-		-		-		-		-		-	
					Bottom	4.6	22.1	22.1	8.0	8.1	27.1	27.3	87.8	87.2	6.5	6.5	4.5	6.5	2.7	
						4.6	22.1		8.1		27.4		86.6		6.4		4.6		2.7	
M2	Fine	Calm	15:00	4.2	Surface	1.0	21.9	21.9	8.1	8.1	27.0	27.1	85.8	86.0	6.4	6.4	5.1	5.6	3.8	3.1
						1.0	21.9		8.0		27.2		86.1		6.4		5.2		2.7	
					Middle	-	-	-	-	-	-	-	-	-	-	-	-	5.6	-	
						-	-		-		-		-		-		-		-	
					Bottom	3.2	21.9	21.9	8.0	8.0	26.9	27.0	85.8	86.0	6.4	6.4	6.0	6.4	2.9	
						3.2	21.9		8.0		27.1		86.1		6.4		6.1		2.9	
M3	Fine	Calm	14:54	8.0	Surface	1.0	21.8	22.0	8.0	8.0	27.6	27.7	86.7	86.8	6.5	6.5	4.1	4.7	3	3
						1.0	22.1		8.0		27.8		86.8		6.4		4.0		3	
					Middle	4.0	21.8	22.0	8.0	8.0	27.6	27.7	86.8	86.8	6.5	6.5	4.5	4.7	3	
						4.0	22.1		8.0		27.7		86.8		6.4		4.6		2	
					Bottom	7.0	21.8	22.0	8.0	8.0	27.5	27.6	87.5	87.2	6.5	6.5	5.5	6.5	5	
						7.0	22.1		8.0		27.7		86.9		6.4		5.5		4	

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; Value exceeding Limit Level is bolded and underlined

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 11 April 23 during Mid-Flood Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)	
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
C1	Fine	Moderate	09:38	9.6	Surface	1.0	22.1	22.1	8.0	8.0	27.8	27.7	86.0	85.9	6.4	6.4	2.8	3.2	1.6	2.5
						1.0	22.1		8.0		27.5		86.0		6.4		2.9		2.0	
					Middle	4.8	22.1	22.1	8.0	8.0	27.9	27.9	86.2	86.1	6.4		3.1		2.0	
						4.8	22.1		8.0		27.8		86.0		6.4		3.0		2.8	
					Bottom	8.6	22.1	22.1	8.0	8.0	27.7	27.7	86.9	86.5	6.5		3.8		2.4	
						8.6	22.1		8.0		27.7		86.1		6.4		3.8		3.1	
C2	Fine	Moderate	09:20	8.2	Surface	1.0	21.9	21.9	8.1	8.1	25.8	25.8	85.8	85.8	6.5	6.5	3.2	4.5	3.6	3.0
						1.0	21.9		8.1		25.8		85.8		6.5		3.2		2.6	
					Middle	4.1	21.9	21.9	8.1	8.1	27.9	27.0	86.3	86.1	6.4		4.4		2.6	
						4.1	21.9		8.1		26.1		85.8		6.5		4.5		3.1	
					Bottom	7.2	21.9	21.9	8.1	8.1	27.9	27.8	87.1	86.5	6.5		5.8		3.6	
						7.2	21.9		8.1		27.6		85.8		6.4		5.9		2.2	
M1	Fine	Calm	09:26	4.0	Surface	1.0	22.0	22.0	7.9	8.0	27.7	27.4	87.8	87.7	6.5	6.5	5.0	5.5	3.6	3.0
						1.0	22.0		8.0		27.0		87.6		6.5		5.0		2.2	
					Middle	-	-	-	-	-	-	-	-	-	-		-		-	
						-	-		-		-		-		-		-		-	
					Bottom	3.0	22.0	22.0	7.9	8.0	27.8	27.4	88.3	88.0	6.6		6.0		3.8	
						3.0	22.0		8.0		27.0		87.7		6.5		6.0		2.4	
M2	Fine	Calm	09:30	4.8	Surface	1.0	22.0	22.0	8.0	8.0	27.0	27.4	88.8	88.8	6.6	6.6	1.3	2.0	3.8	2.7
						1.0	22.0		8.0		27.7		88.8		6.6		1.3		2.3	
					Middle	-	-	-	-	-	-	-	-	-	-		-		-	
						-	-		-		-		-		-		-		-	
					Bottom	3.8	22.0	22.1	8.0	8.0	26.9	27.3	88.9	88.9	6.6		2.6		2.5	
						3.8	22.1		8.0		27.6		88.8		6.6		2.6		2.1	
M3	Fine	Calm	09:34	8.4	Surface	1.0	22.1	22.1	8.0	8.0	27.4	27.3	84.9	85.6	6.3	6.4	3.2	4.4	2	3
						1.0	22.1		8.0		27.2		86.3		6.4		3.3		2	
					Middle	4.2	22.1	22.1	8.0	8.0	27.6	27.5	85.0	85.4	6.3		4.4		3	
						4.2	22.1		8.0		27.4		85.8		6.4		4.4		3	
					Bottom	7.4	22.1	22.1	8.0	8.0	27.5	27.5	85.7	85.6	6.4		5.7		2	
						7.4	22.1		8.0		27.4		85.5		6.4		5.6		3	

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; **Value exceeding Limit Level is bolded and underlined**

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 13 April 23 during Mid-Ebb Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)		
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA	
C1	Fine	Calm	17:02	8.6	Surface	1.0	22.2	22.2	8.0	8.0	26.1	26.0	86.6	86.2	6.5	6.4	1.1	1.4	1.9	2.2	
						1.0	22.2		8.0		25.8		86.8		6.4		1.0		1.6		
					Middle	4.3	22.2	22.2	8.0	8.0	27.3	27.4	86.8	86.5	6.4	6.4	1.2	1.3	2.1		
						4.3	22.2		8.0		27.4		86.1		6.4		1.3		2.3		
					Bottom	7.6	22.1	22.2	8.0	8.0	27.7	27.5	87.5	86.9	6.5	6.5	2.0	2.0	2.6		
						7.6	22.2		8.0		27.2		86.3		6.4		2.0		2.7		
C2	Fine	Calm	17:17	9.6	Surface	1.0	22.0	22.0	8.0	8.0	26.8	26.7	86.6	86.3	6.5	6.5	1.0	1.3	1.7	2.5	
						1.0	22.0		8.0		26.5		85.9		6.4		1.0		1.9		
					Middle	4.8	22.0	22.0	8.0	8.0	26.2	26.4	86.6	86.4	6.5	6.4	1.1	1.1	2.4		
						4.8	22.0		8.0		26.5		86.1		6.4		1.1		2.7		
					Bottom	8.6	22.0	22.0	7.9	8.0	26.9	26.8	87.2	86.8	6.5	6.5	1.7	1.7	3.1		
						8.6	22.0		8.0		26.7		86.4		6.5		1.7		3.3		
M1	Fine	Calm	17:10	4.8	Surface	1.0	22.1	22.1	8.0	8.0	26.3	26.5	90.7	90.7	6.8	6.8	3.8	4.0	2.6	2.9	
						1.0	22.0		8.0		26.6		90.7		6.8		3.9		2.3		
					Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
						-	-		-		-		-		-		-		-		
					Bottom	3.8	22.2	22.2	7.9	8.0	26.8	26.9	91.0	90.9	6.8	6.8	4.1	6.8	4.1		3.5
						3.8	22.1		8.0		27.0		90.8		6.8		4.1		3.0		
M2	Fine	Calm	17:12	5.2	Surface	1.0	22.0	22.1	8.0	8.0	26.5	26.8	85.9	85.7	6.4	6.4	2.1	2.6	1.5	2.1	
						1.0	22.1		8.0		27.0		85.4		6.4		2.2		1.8		
					Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
						-	-		-		-		-		-		-		-		
					Bottom	4.2	22.0	22.1	8.0	8.0	26.8	26.5	87.6	86.7	6.5	6.5	3.0	6.5	3.1		2.8
						4.2	22.1		8.0		26.2		85.8		6.4		3.1		2.4		
M3	Fine	Calm	17:06	7.4	Surface	1.0	22.2	22.2	8.0	8.0	26.7	26.4	89.6	89.2	6.7	6.6	1.1	1.2	2	2	
						1.0	22.2		8.0		26.1		88.7		6.6		1.0		2		
					Middle	3.7	22.2	22.2	8.0	8.0	27.4	27.2	89.5	89.3	6.6	6.6	1.2	1.3	3		
						3.7	22.2		8.0		27.0		89.1		6.6		1.3		2		
					Bottom	6.4	22.2	22.2	7.9	8.0	28.4	27.7	90.2	90.0	6.7	6.7	1.3	1.4	3		
						6.4	22.2		8.0		27.0		89.7		6.7		1.4		3		

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; Value exceeding Limit Level is bolded and underlined

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 13 April 23 during Mid-Flood Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)	
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
C1	Fine	Calm	07:29	9.2	Surface	1.0	22.1	22.1	8.0	8.0	27.4	27.4	86.8	86.4	6.5	6.5	1.1	1.6	2.2	2.7
						1.0	22.1		8.0		27.4		86.0		6.4		1.0		2.4	
					Middle	4.6	22.1	22.1	8.0	8.0	27.5	27.5	86.9	86.6	6.5		1.7		2.7	
						4.6	22.1		8.0		27.4		86.3		6.4		1.7		2.6	
					Bottom	8.2	22.1	22.1	8.0	8.0	27.6	27.5	87.8	87.2	6.5		1.9		3.3	
						8.2	22.1		8.0		27.4		86.5		6.4		2.0		3.0	
C2	Fine	Calm	07:12	8.6	Surface	1.0	22.1	22.1	8.0	8.0	27.8	27.7	87.7	87.5	6.5	6.5	1.1	1.4	1.9	2.3
						1.0	22.1		8.0		27.6		87.2		6.5		1.1		1.6	
					Middle	4.3	22.1	22.1	8.0	8.0	28.0	27.8	87.8	87.5	6.5		1.2		2.4	
						4.3	22.1		8.0		27.6		87.2		6.5		1.1		2.2	
					Bottom	7.6	22.1	22.1	8.0	8.0	28.0	27.8	88.5	88.1	6.6		2.0		3.0	
						7.6	22.1		8.0		27.5		87.6		6.5		2.0		2.8	
M1	Fine	Calm	07:16	4.8	Surface	1.0	22.1	22.1	8.0	8.0	26.9	26.9	90.5	90.4	6.8	6.8	1.1	1.5	3.1	2.2
						1.0	22.0		8.0		26.8		90.3		6.8		1.2		2.8	
					Middle	-	-	-	-	-	-	-	-	-	-		-		-	
						-	-		-		-		-		-		-		-	
					Bottom	3.8	22.1	22.1	7.9	8.0	27.0	26.9	90.0	90.2	6.7		1.9		1.6	
						3.8	22.0		8.0		26.8		90.4		6.8		1.9		1.4	
M2	Fine	Calm	07:21	5.0	Surface	1.0	22.1	22.1	8.0	8.0	26.8	26.8	91.1	91.2	6.8	6.8	1.1	1.6	1.6	2.0
						1.0	22.0		8.0		26.7		91.2		6.8		1.1		1.8	
					Middle	-	-	-	-	-	-	-	-	-	-		-		-	
						-	-		-		-		-		-		-		-	
					Bottom	4.0	22.0	22.1	8.0	8.0	26.8	26.8	91.1	91.1	6.8		2.0		2.1	
						4.0	22.1		8.0		26.7		91.1		6.8		2.0		2.3	
M3	Fine	Calm	07:24	7.6	Surface	1.0	22.0	22.1	8.0	8.0	27.2	27.1	89.9	89.9	6.7	6.7	1.3	1.7	3	2
						1.0	22.1		8.0		27.0		89.9		6.7		1.3		3	
					Middle	3.8	22.0	22.0	8.0	8.0	27.6	27.3	89.0	89.5	6.6		1.6		2	
						3.8	22.0		8.0		27.0		89.9		6.7		1.5		3	
					Bottom	6.6	22.0	22.0	7.9	8.0	27.6	27.3	89.7	89.9	6.7		2.3		2	
						6.6	22.0		8.0		26.9		90.1		6.7		2.3		2	

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; **Value exceeding Limit Level is bolded and underlined**

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 15 April 23 during Mid-Ebb Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity (NTU)		Suspended Solids (mg/L)	
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
C1	Misty	Calm	09:56	9.6	Surface	1.0	22.1	22.1	8.0	8.0	26.9	26.8	99.0	99.4	7.4	7.4	1.2	1.7	<1.0	1.1
						1.0	22.1		8.0		26.7		99.8		7.4		1.1			
					Middle	4.8	22.1	22.1	8.0	8.0	27.2	27.2	98.4	98.9	7.3	7.4	1.8	2.0	<1.0	
						4.8	22.1		8.0		27.1		99.4		7.4		1.8			
					Bottom	8.6	22.1	22.1	8.0	8.0	27.2	27.3	100.4	100.2	7.5	7.5	2.0	2.1	1.5	
						8.6	22.1		8.0		27.3		99.9		7.4		1.3			
C2	Misty	Calm	09:40	10.8	Surface	1.0	22.1	22.1	8.0	8.0	23.6	23.7	96.0	98.2	7.3	7.3	1.2	1.5	<1.0	1.1
						1.0	22.1		8.0		23.8		100.3		7.6		1.2			
					Middle	5.4	22.1	22.1	8.0	8.0	25.5	24.7	96.0	95.7	7.2	7.2	1.3	2.1	<1.0	
						5.4	22.1		8.0		23.9		95.3		7.2		1.2			
					Bottom	9.8	22.1	22.1	8.0	8.0	25.7	25.6	96.7	96.4	7.2	7.2	2.1	2.2	1.2	
						9.8	22.1		8.0		25.4		96.1		7.2		1.4			
M1	Misty	Calm	09:45	4.8	Surface	1.0	22.1	22.1	8.0	8.0	22.9	22.9	99.2	99.0	7.6	7.6	1.2	1.6	<1.0	1.3
						1.0	22.0		8.0		22.8		98.8		7.5		1.3			
					Middle	-	-	-	-	-	-	-	-	-	-	-	-	2.0	-	
						-	-		-		-		-		-		-			
					Bottom	3.8	22.1	22.1	8.0	8.0	23.2	23.0	99.6	99.4	7.6	7.6	2.0	2.0	1.6	
						3.8	22.0		8.0		22.8		99.1		7.6		1.4			
M2	Misty	Calm	09:47	5.0	Surface	1.0	22.1	22.1	8.0	8.0	23.1	23.1	97.6	97.4	7.4	7.4	1.2	1.7	<1.0	1.2
						1.0	22.0		8.0		23.0		97.1		7.4		1.2			
					Middle	-	-	-	-	-	-	-	-	-	-	-	-	2.1	-	
						-	-		-		-		-		-		-			
					Bottom	4.0	22.0	22.1	8.0	8.0	23.3	23.2	98.5	98.0	7.5	7.5	2.1	2.1	1.2	
						4.0	22.1		8.0		23.0		97.4		7.4		1.4			
M3	Misty	Calm	09:50	7.6	Surface	1.0	22.0	22.1	8.0	8.0	23.1	23.1	97.5	97.4	7.4	7.4	1.4	1.8	1	1
						1.0	22.1		8.0		23.1		97.2		7.4		1.5			
					Middle	3.8	22.0	22.0	8.0	8.0	23.1	23.1	97.8	97.6	7.5	7.4	1.7	2.4	<1.0	
						3.8	22.0		8.0		23.1		97.4		7.4		1.6			
					Bottom	6.6	22.0	22.0	8.0	8.0	23.2	23.2	99.2	98.5	7.6	7.5	2.4	2.4	<1.0	
						6.6	22.0		8.0		23.1		97.7		7.4		<1.0			

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; Value exceeding Limit Level is bolded and underlined

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 15 April 23 during Mid-Flood Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)	
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
C1	Misty	Calm	12:49	10.2	Surface	1.0	22.2	22.2	8.0	8.0	23.2	23.3	98.8	98.2	7.5	7.4	1.2	1.6	1.4	1.1
						1.0	22.2		8.0		23.4		97.5		7.4		1.1			
					Middle	5.1	22.2	22.2	8.0	8.0	23.6	23.5	95.7	96.5	7.2	7.5	1.4	1.6	<1.0	
						5.1	22.2		8.0		23.4		97.3		7.4		1.4			
					Bottom	9.2	22.1	22.2	8.0	8.0	23.7	23.5	99.6	99.1	7.5	7.5	2.2	7.5	<1.0	
						9.2	22.2		8.0		23.2		98.6		7.5		2.2		<1.0	
C2	Misty	Calm	13:06	9.6	Surface	1.0	22.0	22.0	8.0	8.0	25.3	25.1	91.9	92.9	6.9	7.0	1.1	1.4	<1.0	<1.0
						1.0	22.0		8.0		24.8		93.9		7.1		1.2			
					Middle	4.8	22.0	22.0	8.0	8.0	25.5	25.3	90.9	92.2	6.8	6.9	1.2	6.9	<1.0	
						4.8	22.0		8.0		25.0		93.4		7.0		1.3			
					Bottom	8.6	22.0	22.0	8.0	8.0	25.5	25.3	90.9	91.8	6.8	7.0	1.9	7.0	<1.0	
						8.6	22.0		8.0		25.0		92.6		7.0		1.8		<1.0	
M1	Misty	Calm	12:57	4.8	Surface	1.0	22.1	22.1	8.0	8.0	24.9	24.7	97.7	98.2	7.3	7.4	3.9	4.1	<1.0	<1.0
						1.0	22.0		8.0		24.4		98.6		7.4		4.0			
					Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
						-	-		-		-		-		-		-			
					Bottom	3.8	22.2	22.2	8.0	8.0	25.3	26.1	98.1	98.1	7.3	7.3	4.2	7.3	<1.0	
						3.8	22.1		8.0		26.9		98.1		7.3		4.2		<1.0	
M2	Misty	Calm	12:59	5.2	Surface	1.0	22.0	22.1	8.0	8.0	24.2	24.0	95.8	95.6	7.2	7.2	2.2	2.7	<1.0	<1.0
						1.0	22.1		8.0		23.7		95.3		7.2		2.3			
					Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
						-	-		-		-		-		-		-			
					Bottom	4.2	22.0	22.1	8.0	8.0	24.8	24.5	99.8	97.8	7.5	7.4	3.1	7.4	<1.0	
						4.2	22.1		8.0		24.2		95.8		7.2		3.2		<1.0	
M3	Misty	Calm	12:53	7.4	Surface	1.0	22.2	22.2	8.0	8.0	23.6	23.9	101.0	100.7	7.6	7.6	1.2	1.4	1	1
						1.0	22.2		8.0		24.1		100.3		7.6		1.2			
					Middle	3.7	22.2	22.2	8.0	8.0	24.1	24.4	99.3	99.7	7.5	7.6	1.3	7.6	<1.0	
						3.7	22.2		8.0		24.6		100.1		7.5		1.4			
					Bottom	6.4	22.2	22.2	8.0	8.0	26.0	26.2	101.7	101.2	7.6	7.6	1.5	7.6	<1.0	
						6.4	22.2		8.0		26.3		100.6		7.5		1.5		<1.0	

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; **Value exceeding Limit Level is bolded and underlined**

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 18 April 23 during Mid-Ebb Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)	
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
C1	Misty	Calm	10:59	9.8	Surface	1.0	23.8	23.8	7.8	7.8	25.6	25.7	105.1	106.0	7.7	7.7	1.1	1.2	3.2	2.3
						1.0	23.8		7.8		25.7		106.8		7.8		1.0		2.8	
					Middle	4.9	23.8	23.8	7.8	7.8	25.6	25.7	104.4	105.5	7.6		1.1		2.4	
						4.9	23.8		7.8		25.7		106.6		7.8		1.1		2.2	
					Bottom	8.8	23.8	23.8	7.8	7.8	25.6	25.7	103.5	104.7	7.6		1.3		1.6	
						8.8	23.8		7.8		25.7		105.8		7.7		1.3		1.4	
C2	Misty	Calm	11:12	9.8	Surface	1.0	23.1	23.2	7.8	7.8	26.9	26.9	98.0	98.5	7.2	7.2	1.1	1.6	1.6	2.3
						1.0	23.2		7.8		26.8		98.9		7.2		1.1		1.8	
					Middle	4.9	23.1	23.2	7.7	7.8	27.0	26.9	98.1	98.4	7.2		1.4		2.4	
						4.9	23.2		7.8		26.8		98.6		7.2		1.4		2.2	
					Bottom	8.8	23.2	23.2	7.7	7.8	27.0	27.0	98.6	98.6	7.2		2.2		2.9	
						8.8	23.2		7.8		26.9		98.5		7.2		2.2		2.6	
M1	Misty	Calm	11:05	5.8	Surface	1.0	23.5	23.6	7.8	7.8	26.3	26.1	105.3	105.3	7.7	7.7	1.3	2.0	1.8	2.0
						1.0	23.7		7.8		25.9		105.3		7.7		1.4		1.6	
					Middle	-	-	-	-	-	-	-	-	-	-		-		-	
						-	-		-		-		-		-		-		-	
					Bottom	4.8	23.4	23.5	7.7	7.8	26.7	26.5	100.2	100.2	7.3		2.6		2.5	
						4.8	23.6		7.8		26.2		100.2		7.2		2.7		2.2	
M2	Misty	Calm	11:08	4.4	Surface	1.0	23.8	23.8	7.7	7.7	25.8	25.8	103.4	104.1	7.6	7.7	1.5	1.8	1.7	1.6
						1.0	23.8		7.7		25.7		104.8		7.7		1.6		2.0	
					Middle	-	-	-	-	-	-	-	-	-	-		-		-	
						-	-		-		-		-		-		-		-	
					Bottom	3.4	23.7	23.8	7.7	7.7	26.2	26.0	101.8	103.0	7.4		2.1		1.4	
						3.4	23.8		7.7		25.7		104.2		7.6		2.1		1.2	
M3	Misty	Calm	11:03	7.2	Surface	1.0	23.5	23.5	7.8	7.8	26.3	26.4	106.2	105.3	7.8	7.6	1.1	1.6	2	2
						1.0	23.5		7.8		26.4		104.3		7.6		1.0		3	
					Middle	3.6	23.5	23.5	7.8	7.8	26.5	26.6	102.2	103.3	7.5		1.1		2	
						3.6	23.5		7.8		26.6		104.3		7.6		1.2		2	
					Bottom	6.2	23.6	23.6	7.8	7.8	26.2	26.1	101.9	103.5	7.4		2.5		1	
						6.2	23.6		7.8		26.0		105.1		7.7		2.5		1	

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; Value exceeding Limit Level is bolded and underlined

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 18 April 23 during Mid-Flood Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)							
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA						
C1	Misty	Calm	07:42	9.2	Surface	1.0	23.3	23.3	7.7	7.7	26.5	26.5	98.4	98.7	7.2	7.3	1.1	1.2	2.3	3.0						
						1.0	23.3		7.7		26.4		99.0		7.3		1.0		2.5							
					Middle	4.6	23.2	23.3	7.6	7.7	26.4	26.4	98.3	98.7	7.2	7.3	1.2	1.1	3.0							
						4.6	23.3		7.7		26.3		99.0		7.3		1.1		2.8							
					Bottom	8.2	23.3	23.3	7.6	7.7	26.2	26.3	97.9	98.3	7.2	7.2	1.4	1.4	3.6							
						8.2	23.3		7.7		26.3		98.7		7.2		1.4		4.0							
					C2	Misty	Calm	07:23	8.2	Surface	1.0	23.3	23.3	7.7	7.7	26.3	26.4	99.1	99.0		7.3	7.3	1.1	1.5	2.2	1.9
											1.0	23.3		7.7		26.5		98.8			7.2		1.0		2.6	
Middle	4.1	23.3	23.3	7.7						7.7	26.3	26.5	99.2	99.1	7.3	7.3	1.1	1.2	1.7							
	4.1	23.3		7.7							26.6		98.9		7.2		1.2		1.9							
Bottom	7.2	23.4	23.4	7.7						7.7	26.1	26.3	99.3	99.2	7.3	7.3	2.2	2.1	1.3							
	7.2	23.3		7.7							26.4		99.1		7.3		2.1		1.6							
M1	Misty	Calm	07:28	4.6						Surface	1.0	23.4	23.4	7.7	7.7	26.7	26.8	98.4	98.8	7.2	7.2	1.0	1.3	1.8	2.0	
											1.0	23.4		7.7		26.8		99.2		7.2		1.1		1.6		
					Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-							
						-	-		-		-		-		-		-		-							
					Bottom	3.6	23.4	23.4	7.6	7.7	26.8	26.8	97.7	98.3	7.1	7.2	1.5	7.2	2.4							
						3.6	23.4		7.7		26.7		98.8		7.2		1.4		2.1							
					M2	Misty	Calm	07:32	4.8	Surface	1.0	23.4	23.5	7.7	7.7	27.0	27.0	98.8	99.0	7.2	7.2	1.1	1.6	1.7		1.9
											1.0	23.5		7.7		27.0		99.2		7.2		1.2		1.4		
Middle	-	-	-	-						-	-	-	-	-	-	-	-	-	-							
	-	-		-							-		-		-		-		-							
Bottom	3.8	23.3	23.4	7.7						7.7	27.1	27.1	98.3	98.7	7.2	7.2	2.1	7.2	2.1							
	3.8	23.5		7.7							27.0		99.1		7.2		2.0		2.3							
M3	Misty	Calm	07:36	6.4						Surface	1.0	23.4	23.5	7.7	7.7	26.8	26.7	99.1	99.6	7.2	7.3	1.3	1.6	3	3	
											1.0	23.5		7.7		26.6		100.1		7.3		1.4		3		
					Middle	3.2	23.3	23.4	7.7	7.7	27.0	26.9	98.5	99.1	7.2	7.3	1.5	7.2	2							
						3.2	23.4		7.7		26.7		99.7		7.3		1.5		3							
					Bottom	5.4	23.3	23.4	7.6	7.7	27.2	27.0	97.8	98.6	7.1	7.2	1.9	7.2	2							
						5.4	23.4		7.7		26.7		99.3		7.3		1.8		2							

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; **Value exceeding Limit Level is bolded and underlined**

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 20 April 23 during Mid-Ebb Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)	
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
C1	Misty	Calm	12:07	10.2	Surface	1.0	23.3	23.3	7.8	7.8	25.7	25.7	92.3	92.5	6.8	6.8	1.7	2.0	1.5	1.6
						1.0	23.3		7.8		25.7		92.6		6.8		1.7		1.2	
					Middle	5.1	23.3	23.3	7.8	7.8	26.3	26.3	91.8	92.0	6.7		1.9		1.6	
						5.1	23.3		7.8		26.2		92.1		6.8		2.0		1.8	
					Bottom	9.2	23.3	23.4	7.8	7.8	26.2	26.0	91.7	92.2	6.7		2.4		1.8	
						9.2	23.4		7.8		25.8		92.6		6.8		2.3		1.7	
C2	Misty	Calm	12:13	9.8	Surface	1.0	23.3	23.3	7.8	7.8	26.3	26.3	92.0	92.3	6.8	6.8	1.2	1.3	1.7	1.5
						1.0	23.3		7.8		26.2		92.5		6.8		1.2		1.9	
					Middle	4.9	23.3	23.3	7.8	7.8	26.4	26.3	91.7	92.1	6.7		1.4		1.3	
						4.9	23.3		7.8		26.2		92.4		6.8		1.3		1.5	
					Bottom	8.8	23.3	23.3	7.8	7.8	26.4	26.4	90.8	91.5	6.7		1.5		1.3	
						8.8	23.3		7.8		26.3		92.2		6.8		1.4		1.3	
M1	Misty	Calm	12:30	4.8	Surface	1.0	23.6	23.5	7.8	7.8	26.4	26.5	90.2	90.8	6.6	6.7	1.8	2.3	<1.0	1.3
						1.0	23.3		7.8		26.6		91.4		6.7		1.8		<1.0	
					Middle	-	-	-	-	-	-	-	-	-	-		-		-	
						-	-		-		-		-		-		-			
					Bottom	3.8	24.1	23.7	7.8	7.8	26.1	26.4	89.8	90.3	6.5		2.7		1.8	
						3.8	23.3		7.8		26.6		90.7		6.6		2.7		1.5	
M2	Misty	Calm	12:25	4.6	Surface	1.0	23.8	23.6	7.8	7.8	26.3	26.5	90.0	91.0	6.5	6.6	1.4	1.8	1.1	1.1
						1.0	23.4		7.8		26.6		91.9		6.7		1.4		1.1	
					Middle	-	-	-	-	-	-	-	-	-	-		-		-	
						-	-		-		-		-		-		-			
					Bottom	3.6	24.2	23.8	7.8	7.8	26.0	26.3	89.7	90.3	6.5		2.2		<1.0	
						3.6	23.4		7.8		26.6		90.8		6.6		2.3		<1.0	
M3	Misty	Calm	12:21	7.2	Surface	1.0	23.3	23.4	7.8	7.8	26.6	26.5	90.5	91.5	6.6	6.7	1.4	1.5	<1.0	1
						1.0	23.4		7.8		26.4		92.5		6.8		1.3		<1.0	
					Middle	3.6	23.6	23.5	7.8	7.8	26.5	26.6	90.2	90.9	6.6		1.5		1	
						3.6	23.3		7.8		26.7		91.5		6.7		1.4		1	
					Bottom	6.2	24.1	23.7	7.8	7.8	26.2	26.5	90.0	90.6	6.5		1.6		2	
						6.2	23.3		7.8		26.7		91.1		6.7		1.5		2	

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; Value exceeding Limit Level is bolded and underlined

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 20 April 23 during Mid-Flood Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)							
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA						
C1	Misty	Calm	08:09	9.2	Surface	1.0	23.3	23.3	7.8	7.8	26.5	26.5	98.4	98.7	7.2	7.3	1.1	1.2	1.9	1.8						
						1.0	23.3		7.8		26.4		99.0		7.3		1.0									
					Middle	4.6	23.2	23.3	7.8	7.8	26.4	26.4	98.3	98.7	7.2	7.3	1.2	1.4	1.8							
						4.6	23.3		7.8		26.3		99.0		7.3		1.2									
					Bottom	8.2	23.3	23.3	7.8	7.8	26.2	26.3	97.9	98.3	7.2	7.2	1.4	1.4	1.7							
						8.2	23.3		7.8		26.3		98.7		7.2		1.4									
					C2	Misty	Calm	07:49	8.4	Surface	1.0	23.4	23.4	7.8	7.8	25.6	26.0	93.2	92.9		6.9	6.9	1.0	1.4	1.2	1.7
											1.0	23.3		7.8		26.3		92.6			6.8		1.1			
Middle	4.2	23.8	23.6	7.8						7.8	25.9	26.0	95.4	94.1	6.9	6.8	1.1	1.4	1.8							
	4.2	23.3		7.8							26.1		92.8		6.8		1.1									
Bottom	7.4	23.8	23.6	7.8						7.8	26.0	26.0	95.4	94.2	6.9	6.9	2.1	1.4	2.2							
	7.4	23.4		7.8							25.9		93.0		6.8		2.1									
M1	Misty	Calm	07:55	4.6						Surface	1.0	23.3	23.3	7.8	7.8	26.2	26.2	94.2	93.7	6.9	6.9	1.1	1.2	1.3	1.4	
											1.0	23.3		7.8		26.2		93.2		6.8		1.1				
					Middle	-	-	-	-	-	-	-	-	-	-	-	-	1.2	-							
						-	-		-		-		-		-		-									
					Bottom	3.6	23.3	23.3	7.8	7.8	26.2	26.2	94.0	93.8	6.9	6.9	1.2	1.4	1.5							
						3.6	23.3		7.8		26.2		93.6		6.9		1.3									
					M2	Misty	Calm	07:59	5.4	Surface	1.0	23.3	23.3	7.8	7.8	26.7	26.8	92.3	92.1	6.8	6.8	1.2	1.3	1.8		1.8
											1.0	23.2		7.8		26.8		91.9		6.7		1.2				
Middle	-	-	-	-						-	-	-	-	-	-	-	-	1.3	-							
	-	-		-							-		-		-		-									
Bottom	4.4	23.2	23.2	7.8						7.8	26.7	26.7	91.7	92.0	6.7	6.8	1.4	1.4	1.9							
	4.4	23.2		7.8							26.7		92.2		6.8		1.3									
M3	Misty	Calm	08:03	6.4						Surface	1.0	23.2	23.3	7.8	7.9	26.8	26.8	92.4	92.3	6.8	6.8	1.2	1.3	2	2	
											1.0	23.3		7.9		26.7		92.2		6.7		1.2				
					Middle	3.2	23.3	23.3	7.8	7.8	26.8	26.8	92.4	92.2	6.8	6.7	1.3	1.3	2							
						3.2	23.2		7.8		26.8		92.0		6.7		1.3									
					Bottom	5.4	23.3	23.3	7.8	7.8	26.8	26.8	92.4	92.3	6.8	6.8	1.4	1.4	2							
						5.4	23.2		7.8		26.8		92.2		6.8		1.3									

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; **Value exceeding Limit Level is bolded and underlined**

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 22 April 23 during Mid-Ebb Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)	
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
C1	Misty	Moderate	13:49	9.8	Surface	1.0	23.1	23.1	7.9	7.9	27.3	27.3	91.8	91.6	6.7	6.7	1.3	1.6	2.4	3.3
						1.0	23.1		7.9		27.3		91.4		6.7		1.3			
					Middle	4.9	23.2	23.2	7.8	7.9	27.3	27.4	91.8	91.7	6.7	6.7	1.7	1.6	3.3	
						4.9	23.1		7.9		27.4		91.5		6.7		1.6			
					Bottom	8.8	23.4	23.3	7.8	7.9	27.2	27.3	95.5	93.6	7.0	6.9	1.8	1.8	4.2	
						8.8	23.1		7.9		27.3		91.6		6.7		1.8			
C2	Misty	Moderate	14:04	9.8	Surface	1.0	23.1	23.1	7.9	7.9	27.4	27.4	91.5	91.5	6.7	6.7	1.1	1.4	5.4	5.0
						1.0	23.1		7.9		27.4		91.5		6.7		1.0			
					Middle	4.9	23.1	23.1	7.9	7.9	27.4	27.4	91.5	91.3	6.7	6.7	1.5	1.4	5.2	
						4.9	23.1		7.9		27.3		91.1		6.7		1.5			
					Bottom	8.8	23.2	23.2	7.9	7.9	27.3	27.4	91.9	91.6	6.7	6.7	1.7	1.7	4.7	
						8.8	23.1		7.9		27.4		91.3		6.7		1.7			
M1	Misty	Moderate	13:57	4.6	Surface	1.0	23.3	23.2	7.8	7.9	26.7	26.8	91.8	91.5	6.7	6.7	1.4	1.5	4.0	3.5
						1.0	23.1		7.9		26.8		91.1		6.7		1.3			
					Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
						-	-		-		-		-		-		-			
					Bottom	3.6	23.4	23.3	7.8	7.9	26.7	26.8	93.0	92.2	6.8	6.8	1.6	1.5	3.0	
						3.6	23.2		7.9		26.8		91.4		6.7		1.5			
M2	Misty	Moderate	13:59	4.6	Surface	1.0	23.1	23.1	7.9	7.9	27.0	27.1	91.0	90.6	6.7	6.7	1.8	1.9	4.5	4.1
						1.0	23.0		7.9		27.1		90.2		6.6		1.8			
					Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
						-	-		-		-		-		-		-			
					Bottom	3.6	23.2	23.1	7.8	7.9	27.1	27.1	91.7	91.2	6.7	6.7	1.9	1.9	3.4	
						3.6	23.0		7.9		27.1		90.6		6.6		1.9			
M3	Misty	Moderate	13:53	7.2	Surface	1.0	23.2	23.1	7.9	7.9	27.6	27.7	90.5	90.1	6.6	6.6	1.2	2.0	3	3
						1.0	23.0		7.9		27.8		89.6		6.6		1.2			
					Middle	3.6	23.3	23.2	7.8	7.9	27.8	27.9	90.6	90.2	6.6	6.6	1.7	1.7	3	
						3.6	23.0		7.9		27.9		89.8		6.6		1.7			
					Bottom	6.2	23.4	23.2	7.8	7.9	27.6	27.7	91.7	91.0	6.7	6.7	3.0	3.0	4	
						6.2	23.0		7.9		27.8		90.2		6.6		3.0			

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; Value exceeding Limit Level is bolded and underlined

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 22 April 23 during Mid-Flood Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)														
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA													
C1	Misty	Moderate	08:41	9.2	Surface	1.0	23.2	23.2	7.9	7.9	27.3	27.4	92.0	91.2	6.7	6.7	1.0	1.5	3.6	4.1													
						1.0	23.1		7.9		27.4		90.3		6.6		1.0		3.8														
						4.6	23.3		7.9		27.3		92.6		6.8		1.7		4.1														
						4.6	23.1		7.9		27.4		90.6		6.6		1.8		4.4														
					Bottom	8.2	23.5	23.3	7.9	7.9	27.1	27.3	93.5	92.4	6.8	6.8	1.8	1.9	4.6														
						8.2	23.1		7.9		27.4		91.2		6.7		1.9		4.2														
						C2	Misty		Moderate		08:23		8.6		Surface		1.0		23.0		23.0	7.9	7.9	27.6	27.6	90.2	89.9	6.6	6.6	3.1	4.1	3.4	3.7
																	1.0		23.0			7.9		27.5		89.5		6.6		3.2		3.2	
4.3	23.2	7.9	27.6	91.7	6.7			4.2		3.7																							
4.3	23.0	7.9	27.6	89.6	6.6			4.2		3.5																							
Bottom	7.6	23.4	23.2	7.9	7.9			27.4		27.5		92.6		91.2	6.7	6.7	4.8	4.8	4.4														
	7.6	23.0		7.9				27.6				89.7			6.6		4.8		4.0														
	M1	Misty		Moderate				08:30				4.2			Surface		1.0		23.4	23.2	7.8	7.8	26.6	26.7	92.9	92.1	6.8	6.8	2.0	2.2	4.3	3.7	
																	1.0		23.0		7.8		26.8		91.2		6.7		2.0		3.8		
-			-		-	-	-		-	-	-		-																				
-			-		-	-	-		-	-	-		-																				
Bottom			3.2		23.5	23.4	7.8		7.8	26.5	26.6		93.6	92.8	6.8	6.8	2.3	2.3	3.0														
			3.2		23.2		7.8			26.7			92.0		6.7		2.3		3.6														
			M2		Misty		Moderate			08:33			5.2		Surface		1.0		23.3	23.2	7.8	7.8	26.6	26.7	93.2	93.2	6.8	6.9	1.2	1.4	3.5		3.6
																	1.0		23.0		7.8		26.8		93.2		6.9		1.2		3.9		
-	-	-		-		-		-	-		-	-																					
-	-	-		-		-		-	-		-	-																					
Bottom	4.2	23.5		23.3		7.7		7.8	26.5		26.6	94.0		94.0	6.9	6.9	1.6	1.7	3.5														
	4.2	23.1				7.8			26.7			94.0			6.9		1.7		3.3														
	M3	Misty				Moderate			08:36			7.6			Surface		1.0		23.0	23.0	7.9	7.9	27.3	27.3	88.4	88.7	6.5	6.5	1.1	1.8	3	4	
																	1.0		23.0		7.9		27.2		88.9		6.5		1.1		3		
3.8			23.0	7.9	27.3		88.2	6.5		1.9	4																						
3.8			23.0	7.9	27.2		88.8	6.5		2.0	4																						
Bottom			6.6	23.1	23.1		7.8	7.9		27.3	27.3		88.0	88.4	6.4	6.5	2.3	2.4	4														
			6.6	23.0			7.9			27.3			88.7		6.5		2.4		4														

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; **Value exceeding Limit Level is bolded and underlined**

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 25 April 23 during Mid-Ebb Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)	
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
C1	Rainy	Moderate	15:02	9.6	Surface	1.0	23.1	23.1	7.9	7.9	24.3	24.0	89.2	89.3	6.6	6.6	1.3	1.7	2.6	3.4
						1.0	23.1		7.9		23.7		89.3		6.7		1.2		2.9	
					Middle	4.8	23.1	23.2	7.9	7.9	28.1	28.1	89.5	90.1	6.5		1.6		3.1	
						4.8	23.2		7.9		28.0		90.7		6.6		1.6		3.6	
					Bottom	8.6	23.1	23.1	7.9	7.9	28.3	28.4	91.2	90.9	6.6		2.1		4.4	
						8.6	23.1		7.9		28.4		90.5		6.6		2.1		3.9	
C2	Rainy	Moderate	15:18	9.4	Surface	1.0	23.1	23.1	7.9	7.9	24.9	24.9	90.4	89.2	6.7	6.6	1.0	1.4	3.8	4.5
						1.0	23.0		7.9		24.9		88.0		6.5		1.0		3.6	
					Middle	4.7	23.0	23.0	7.9	7.9	28.6	28.6	91.4	90.1	6.7		1.1		4.3	
						4.7	23.0		7.9		28.5		88.8		6.4		1.1		4.8	
					Bottom	8.4	23.0	23.1	7.9	7.9	28.7	28.7	91.9	90.9	6.7		2.1		5.1	
						8.4	23.1		7.9		28.6		89.8		6.5		2.1		5.6	
M1	Rainy	Moderate	15:10	5.8	Surface	1.0	23.1	23.1	7.9	7.9	26.2	26.2	88.9	88.6	6.6	6.6	3.2	3.5	3.7	3.5
						1.0	23.1		7.9		26.1		88.3		6.6		3.1		4.0	
					Middle	-	-	-	-	-	-	-	-	-	-		-		-	
						-	-		-		-		-		-		-		-	
					Bottom	4.8	23.0	23.1	7.9	7.9	28.4	28.4	89.9	89.3	6.6		3.8		3.4	
						4.8	23.1		7.9		28.4		88.6		6.4		3.8		3.0	
M2	Rainy	Moderate	15:12	4.4	Surface	1.0	23.2	23.2	7.9	7.9	25.9	25.9	90.7	90.2	6.7	6.7	1.8	2.4	4.0	4.2
						1.0	23.2		7.9		25.9		89.6		6.6		1.7		3.7	
					Middle	-	-	-	-	-	-	-	-	-	-		-		-	
						-	-		-		-		-		-		-		-	
					Bottom	3.4	23.1	23.2	7.9	7.9	27.4	27.4	91.9	91.1	6.7		3.1		4.7	
						3.4	23.2		7.9		27.3		90.3		6.6		3.0		4.5	
M3	Rainy	Moderate	15:06	7.2	Surface	1.0	23.1	23.2	7.9	7.9	23.4	23.4	89.0	89.1	6.7	6.6	1.2	2.2	3	4
						1.0	23.2		7.9		23.3		89.2		6.7		1.1		4	
					Middle	3.6	23.0	23.1	7.9	7.9	28.9	28.8	89.5	89.5	6.5		2.2		4	
						3.6	23.1		7.9		28.7		89.4		6.5		2.3		4	
					Bottom	6.2	23.0	23.1	7.9	7.9	28.9	28.9	90.6	90.2	6.6		3.3		5	
						6.2	23.1		7.9		28.8		89.7		6.5		3.2		5	

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; Value exceeding Limit Level is bolded and underlined

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 25 April 23 during Mid-Flood Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)	
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
C1	Misty	Calm	10:20	9.4	Surface	1.0	23.0	23.1	7.9	7.9	25.9	25.5	87.5	86.9	6.5	6.4	1.8	2.4	4.6	4.0
						1.0	23.1		7.9		25.0		86.3		6.4		1.8		4.9	
					Middle	4.7	23.0	23.0	7.9	7.9	28.8	28.8	87.9	87.3	6.4	6.4	2.1	2.4	4.1	
						4.7	23.0		7.9		28.8		86.6		6.3		2.1		3.6	
					Bottom	8.4	23.0	23.1	7.9	7.9	28.9	28.9	88.5	87.9	6.4	6.4	3.3	6.4	3.1	
						8.4	23.1		7.9		28.9		87.2		6.3		3.3		3.4	
C2	Misty	Calm	10:03	8.4	Surface	1.0	23.1	23.1	7.9	7.9	25.2	24.6	88.3	88.0	6.6	6.5	2.7	3.6	3.3	4.3
						1.0	23.1		7.9		23.9		87.7		6.5		2.6		3.8	
					Middle	4.2	23.0	23.1	7.9	7.9	28.8	28.8	88.5	88.3	6.4	6.4	3.9	6.5	4.0	
						4.2	23.1		7.9		28.8		88.0		6.4		3.8		4.4	
					Bottom	7.4	23.0	23.1	7.9	7.9	28.8	28.9	89.2	88.8	6.5	6.5	4.4	6.5	5.0	
						7.4	23.1		7.9		29.0		88.3		6.4		4.3		5.3	
M1	Misty	Calm	10:08	5.4	Surface	1.0	23.2	23.3	7.9	7.9	22.7	22.9	89.7	89.8	6.7	6.7	1.3	1.9	4.4	4.7
						1.0	23.3		7.9		23.1		89.9		6.7		1.4		4.1	
					Middle	-	-	-	-	-	-	-	-	-	-	-	-	6.7	-	
						-	-		-		-		-		-		-		-	
					Bottom	4.4	23.1	23.2	7.9	7.9	27.4	27.3	90.2	90.2	6.6	6.6	2.4	6.6	5.3	
						4.4	23.3		7.9		27.2		90.1		6.6		2.4		4.9	
M2	Misty	Calm	10:12	5.2	Surface	1.0	23.2	23.3	7.9	7.9	23.7	23.4	90.5	90.4	6.7	6.7	0.7	0.9	3.6	4.8
						1.0	23.3		7.9		23.1		90.2		6.7		0.8		4.1	
					Middle	-	-	-	-	-	-	-	-	-	-	-	-	6.7	-	
						-	-		-		-		-		-		-		-	
					Bottom	4.2	23.2	23.3	7.9	7.9	25.7	26.1	91.1	90.8	6.7	6.7	1.1	6.7	6.0	
						4.2	23.3		7.9		26.5		90.5		6.6		1.1		5.4	
M3	Misty	Calm	10:16	7.2	Surface	1.0	23.1	23.2	7.9	7.9	23.0	23.0	88.6	88.3	6.7	6.6	2.2	2.6	5	4
						1.0	23.2		7.9		22.9		88.0		6.6		2.2		5	
					Middle	3.6	23.0	23.1	7.9	7.9	28.1	28.2	88.8	88.5	6.5	6.4	2.7	6.6	5	
						3.6	23.2		7.9		28.2		88.1		6.4		2.7		5	
					Bottom	6.2	23.0	23.1	7.9	7.9	28.6	28.6	90.1	89.4	6.6	6.5	2.9	6.5	4	
						6.2	23.2		7.9		28.6		88.6		6.4		2.9		3	

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; **Value exceeding Limit Level is bolded and underlined**

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 27 April 23 during Mid-Ebb Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)	
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
C1	Cloudy	Moderate	17:05	10.8	Surface	1.0	23.8	23.8	8.2	8.2	30.5	30.5	92.1	92.2	6.5	6.3	2.3	5.1	1.7	2.3
						1.0	23.8		8.2		30.5		92.2		6.5		2.3		1.9	
					Middle	5.4	23.7	23.7	8.2	8.2	31.7	31.7	85.7	85.9	6.1		3.5		2.2	
						5.4	23.7		8.2		31.6		86.0		6.1		3.4		2.4	
					Bottom	9.8	23.7	23.7	8.2	8.2	32.2	32.2	84.9	84.9	6.0		9.6		2.6	
						9.8	23.7		8.2		32.2		84.8		6.0		9.5		2.9	
C2	Cloudy	Moderate	17:37	10.3	Surface	1.0	23.6	23.6	8.2	8.2	30.7	30.7	93.7	93.8	6.7	6.7	3.6	6.2	1.4	1.9
						1.0	23.6		8.2		30.7		93.8		6.7		3.6		1.1	
					Middle	5.2	23.6	23.6	8.2	8.2	31.2	31.2	92.8	92.8	6.6		6.4		2.2	
						5.2	23.6		8.2		31.1		92.7		6.6		6.4		2.2	
					Bottom	9.3	23.4	23.4	8.2	8.2	33.1	33.1	88.4	88.4	6.2		8.5		2.2	
						9.3	23.4		8.2		33.1		88.4		6.2		8.5		2.4	
M1	Cloudy	Moderate	17:21	5.7	Surface	1.0	23.8	23.8	8.2	8.2	30.9	30.9	92.5	92.5	6.5	6.5	1.1	1.2	2.5	2.0
						1.0	23.8		8.2		30.9		92.5		6.5		1.1		2.2	
					Middle	-	-	-	-	-	-	-	-	-	-		-		-	
						-	-		-		-		-		-		-		-	
					Bottom	4.7	23.7	23.7	8.2	8.2	31.7	31.7	88.3	88.3	6.3		1.3		1.8	
						4.7	23.7		8.2		31.7		88.3		6.3		1.3		1.6	
M2	Cloudy	Moderate	17:25	5.2	Surface	1.0	23.9	23.9	8.2	8.2	31.1	31.1	89.6	89.6	6.3	6.3	2.2	2.8	1.6	2.0
						1.0	23.9		8.2		31.0		89.6		6.3		2.2		1.3	
					Middle	-	-	-	-	-	-	-	-	-	-		-		-	
						-	-		-		-		-		-		-		-	
					Bottom	4.2	23.8	23.8	8.2	8.2	31.4	31.4	88.5	88.5	6.3		3.4		2.6	
						4.2	23.8		8.2		31.3		88.5		6.3		3.4		2.4	
M3	Cloudy	Moderate	17:12	7.2	Surface	1.0	23.8	23.8	8.2	8.2	30.8	30.8	89.8	89.9	6.4	6.3	2.1	3.5	3	2
						1.0	23.8		8.2		30.8		89.9		6.4		2.1		3	
					Middle	3.6	23.7	23.7	8.2	8.2	31.6	31.6	86.3	86.3	6.1		3.9		2	
						3.6	23.7		8.2		31.5		86.3		6.1		4.0		2	
					Bottom	6.2	23.6	23.6	8.2	8.2	32.6	32.6	83.6	83.6	5.9		4.5		2	
						6.2	23.6		8.2		32.5		83.5		5.9		4.5		1	

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; Value exceeding Limit Level is bolded and underlined

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 27 April 23 during Mid-Flood Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)	
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
C1	Fine	Rough	05:01	10.5	Surface	1.0	23.6	23.6	8.1	8.1	32.3	32.3	87.8	87.7	6.2	6.3	3.3	6.0	<1.0	1.4
						1.0	23.6		8.1		32.3		87.5		6.2		3.2			
					Middle	5.3	23.7	23.7	8.1	8.1	31.2	31.2	88.9	88.9	6.3		5.5			
						5.3	23.7		8.1		31.2		88.9		6.3		5.4			
					Bottom	9.5	23.7	23.7	8.1	8.1	32.2	32.2	85.4	85.4	6.0		9.3			
						9.5	23.7		8.1		32.2		85.3		6.0		9.3			
C2	Fine	Rough	04:34	10.1	Surface	1.0	23.5	23.5	8.1	8.1	31.0	31.0	92.1	92.1	6.6	6.5	2.4	3.6	1.5	2.2
						1.0	23.5		8.1		30.9		92.1		6.6		2.4			
					Middle	5.1	23.6	23.6	8.1	8.1	31.7	31.7	88.5	88.5	6.3		3.5			
						5.1	23.6		8.1		31.7		88.4		6.3		3.5			
					Bottom	9.1	23.5	23.5	8.2	8.2	33.1	33.1	85.7	85.7	6.0		4.8			
						9.1	23.5		8.2		33.1		85.7		6.0		4.8			
M1	Fine	Moderate	04:47	4.9	Surface	1.0	23.7	23.7	8.1	8.1	30.3	30.3	86.8	86.8	6.2	6.2	5.1	7.0	1.7	1.9
						1.0	23.7		8.1		30.3		86.8		6.2		5.1			
					Middle	-	-	-	-	-	-	-	-	-	-		-			
						-	-		-		-		-		-		-			
					Bottom	3.9	23.7	23.7	8.1	8.1	30.2	30.2	87.2	87.2	6.2		8.9			
						3.9	23.7		8.1		30.2		87.2		6.2		8.9			
M2	Fine	Moderate	04:44	4.2	Surface	1.0	23.7	23.7	8.1	8.1	30.3	30.3	86.4	86.5	6.2	6.2	3.6	4.2	1.3	1.6
						1.0	23.7		8.1		30.3		86.5		6.2		3.6			
					Middle	-	-	-	-	-	-	-	-	-	-		-			
						-	-		-		-		-		-		-			
					Bottom	3.2	23.7	23.7	8.1	8.1	31.2	31.2	84.9	84.9	6.0		4.7			
						3.2	23.7		8.1		31.1		84.9		6.0		4.7			
M3	Fine	Moderate	04:52	6.9	Surface	1.0	23.7	23.7	8.1	8.1	30.2	30.2	89.0	89.1	6.3	6.3	2.5	4.5	3	2
						1.0	23.7		8.1		30.2		89.1		6.4		2.4			
					Middle	3.5	23.7	23.7	8.1	8.1	31.0	31.1	87.1	87.1	6.2		3.5			
						3.5	23.7		8.1		31.1		87.1		6.2		3.4			
					Bottom	5.9	23.7	23.7	8.1	8.1	31.5	31.5	87.4	87.4	6.2		7.6			
						5.9	23.7		8.1		31.5		87.4		6.2		7.5			

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; **Value exceeding Limit Level is bolded and underlined**

**Airport City Link
Water Quality Monitoring**

Water Quality Monitoring Results on 29 April 23 during Mid-Ebb Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)							
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA						
C1	Fine	Rough	19:41	10.4	Surface	1.0	25.0	25.0	8.2	8.2	26.7	26.7	107.4	107.4	7.6	7.6	2.9	3.8	3.2	2.3						
						1.0	25.0		8.2		26.7		107.4		7.6		2.9		2.9							
					Middle	5.2	24.8	24.8	8.2	8.2	27.8	27.8	105.8	105.9	7.5	7.5	3.7	3.8	2.5							
						5.2	24.8		8.2		27.8		105.9		7.5		3.7		2.2							
					Bottom	9.4	24.3	24.3	8.2	8.2	30.9	30.9	97.5	97.5	6.8	6.8	4.8	6.8	1.8							
						9.4	24.3		8.2		30.9		97.5		6.8		4.8		1.4							
					C2	Fine	Rough	20:15	9.8	Surface	1.0	24.3	24.3	8.2	8.2	30.6	30.6	97.2	97.2		6.8	6.8	2.1	4.0	3.5	2.8
											1.0	24.3		8.2		30.6		97.2			6.8		2.0		3.1	
Middle	4.9	24.3	24.3	8.2						8.2	31.4	31.4	95.5	95.6	6.7	6.7	4.2	4.0	2.8							
	4.9	24.3		8.2							31.4		95.6		6.7		4.1		2.6							
Bottom	8.8	24.2	24.2	8.2						8.2	31.8	31.8	92.6	92.7	6.5	6.5	5.9	6.5	2.1							
	8.8	24.2		8.2							31.8		92.7		6.5		5.9		2.4							
M1	Fine	Moderate	19:58	4.7						Surface	1.0	24.7	24.7	8.2	8.2	28.6	28.6	106.5	106.6	7.5	7.5	3.6	4.7	2.3	2.8	
											1.0	24.7		8.2		28.5		106.6		7.5		3.6		2.5		
					Middle	-	-	-	-	-	-	-	-	-	-	-	-	4.7	-							
						-	-		-		-		-		-		-		-							
					Bottom	3.7	24.3	24.3	8.2	8.2	31.2	31.2	97.2	97.2	6.8	6.8	5.8	6.8	3.3							
						3.7	24.3		8.2		31.2		97.2		6.8		5.8		3.0							
					M2	Fine	Moderate	20:03	4.5	Surface	1.0	24.8	24.8	8.2	8.2	28.2	28.2	108.9	108.9	7.7	7.7	2.1	3.2	1.9		1.6
											1.0	24.8		8.2		28.2		108.9		7.7		2.1		1.7		
Middle	-	-	-	-						-	-	-	-	-	-	-	-	3.2	-							
	-	-		-							-		-		-		-		-							
Bottom	3.5	24.5	24.5	8.2						8.2	28.9	28.9	103.0	103.0	7.3	7.3	4.2	7.3	1.2							
	3.5	24.5		8.2							28.9		103.0		7.3		4.2		1.4							
M3	Fine	Moderate	19:50	6.9						Surface	1.0	24.9	24.9	8.2	8.2	28.1	28.1	109.3	109.4	7.7	7.5	1.7	3.1	2	3	
											1.0	24.9		8.2		28.1		109.4		7.7		1.6		3		
					Middle	3.5	24.5	24.5	8.2	8.2	29.0	29.0	101.1	101.2	7.2	7.2	3.6	3.1	3							
						3.5	24.5		8.2		29.0		101.2		7.2		3.6		3							
					Bottom	5.9	24.3	24.3	8.2	8.2	31.4	31.4	96.4	96.4	6.8	6.8	4.1	6.8	3							
						5.9	24.3		8.2		31.4		96.4		6.8		4.1		3							

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Value exceeding Action Level is underlined; Value exceeding Limit Level is bolded and underlined

**Airport City Link
Water Quality Monitoring**





Water Quality Monitoring Results on 29 April 23 during Mid-Flood Tide

Monitoring Station	Weather Condition	Sea Condition	Sampling Time	Water Depth (m)	Sampling Depth (m)		Water Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)			
							Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA		
C1	Cloudy	Moderate	08:22	11.7	Surface	1.0	24.7	24.7	8.2	8.2	28.2	28.3	99.8	99.8	7.1	6.8	2.5	4.3	2.4	2.6		
						1.0	24.7		8.2		28.3		99.7		7.1		2.4					
					Middle	5.9	24.1	24.1	8.2	8.2	31.7	31.8	92.7	92.7	6.5	6.4	4.5	6.4	4.5		6.4	2.7
						5.9	24.1		8.2		31.8		92.6		6.5		4.5		2.5			
					Bottom	10.7	23.9	23.9	8.2	8.2	32.3	32.3	91.0	91.0	6.4	6.4	5.9	6.4	5.9		6.4	2.7
						10.7	23.9		8.2		32.3		91.0		6.4		5.9		2.9			
C2	Cloudy	Moderate	07:51	10.8	Surface	1.0	25.5	25.5	8.2	8.2	25.1	25.1	110.6	110.6	7.9	7.7	1.5	3.1	1.6	2.3		
						1.0	25.5		8.2		25.1		110.5		7.9		1.4					
					Middle	5.4	24.7	24.7	8.2	8.2	28.4	28.4	106.6	106.6	7.5	7.3	3.8	7.3	3.8		7.3	1.7
						5.4	24.7		8.2		28.4		106.6		7.5		3.8		2.4			
					Bottom	9.8	24.5	24.5	8.2	8.2	29.4	29.4	102.7	102.8	7.2	7.3	4.1	7.3	4.1		7.3	2.6
						9.8	24.5		8.2		29.3		102.9		7.3		4.1		3.1			
M1	Cloudy	Calm	08:07	5.1	Surface	1.0	24.7	24.7	8.2	8.2	27.9	27.9	99.6	99.6	7.1	7.1	1.5	2.6	1.5	2.0		
						1.0	24.7		8.2		27.9		99.6		7.1		1.5		1.8			
					Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-		-	-
						-	-		-		-		-		-		-		-			
					Bottom	4.1	24.7	24.7	8.2	8.2	28.0	28.1	99.7	99.7	7.1	7.1	3.7	7.1	3.7		7.1	2.5
						4.1	24.7		8.2		28.1		99.6		7.1		3.7		2.3			
M2	Cloudy	Calm	08:01	4.6	Surface	1.0	24.8	24.9	8.2	8.2	26.2	26.2	104.4	104.5	7.5	7.5	3.0	3.9	1.8	1.9		
						1.0	24.9		8.2		26.1		104.5		7.5		3.0		1.6			
					Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-		-	-
						-	-		-		-		-		-		-		-			
					Bottom	3.6	24.4	24.4	8.2	8.2	30.5	30.5	97.3	97.3	6.8	6.8	4.8	6.8	4.8		6.8	2.2
						3.6	24.4		8.2		30.5		97.3		6.8		4.8		2.0			
M3	Cloudy	Calm	08:14	7.2	Surface	1.0	24.8	24.8	8.2	8.2	27.4	27.4	99.6	99.6	7.1	7.1	3.8	5.4	2	2		
						1.0	24.8		8.2		27.4		99.6		7.1		3.8		2			
					Middle	3.6	24.6	24.6	8.2	8.2	28.5	28.5	98.6	98.6	7.0	6.6	5.8	6.6	5.8		6.6	2
						3.6	24.6		8.2		28.4		98.6		7.0		5.8		2			
					Bottom	6.2	24.2	24.2	8.2	8.2	31.4	31.4	93.9	93.9	6.6	6.6	6.5	6.6	6.5		6.6	3
						6.2	24.2		8.2		31.4		93.9		6.6		6.5		3			



DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher



Value exceeding Action Level is underlined; **Value exceeding Limit Level is bolded and underlined**



Note: The Action and Limit Level of dissolved oxygen can be referred to Table 2.3 of the monthly EM&A report.
 Major site activities carried out during the reporting period are summarized in Section 1.4 of the monthly EM&A report.
 Weather conditions during monitoring are presented in the data tables above.
 QA/ QC requirements as stipulated in the EM&A Manual were carried out during measurement.



Note: The Action and Limit Level of turbidity can be referred to Table 2.3 of the monthly EM&A report.
 Major site activities carried out during the reporting period are summarized in Section 1.4 of the monthly EM&A report.
 Weather conditions during monitoring are presented in the data tables above.
 QA/ QC requirements as stipulated in the EM&A Manual were carried out during measurement.



Note: The Action and Limit Level of suspended solids can be referred to Table 2.3 of the monthly EM&A report.
 Major site activities carried out during the reporting period are summarized in Section 1.4 of the monthly EM&A report.
 Weather conditions during monitoring are presented in the data tables above.
 QA/ QC requirements as stipulated in the EM&A Manual were carried out during measurement.

Appendix H. Waste Flow Table

Marine Section

AAHK Supplemental Contract No. C19W10/01 Airport City Link - Marine Portion
Monthly Waste Flow Table

Month	Excavated Waste (tonnes)	Actual Quantities of Inert C&D Materials (excluding excavated waste) (tonnes) e.g. broken concrete					Actual Quantities of Non-inert C&D Waste (tonnes)					Total recyclable waste (k) = (b) + (c) + (d) + (f) + (g)	Total construction waste generated (l) = (a) + (j)
		(a) Total inert C&D material generated (a) = (b) + (c) + (d) + (e)	(b) Reused in contract	(c) Reused in other projects	(d) Sent to recycling company	(e) Disposed to public fill	(f) Recycled scrap metal	(g) Reused / recycled timber	(h) Chemical waste	(i) Other waste disposed to landfill	(j) Total non-inert C&D material generated (j) = (f) + (g) + (h) + (i)		
Apr-22	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
May-22	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Jun-22	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Jul-22	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Aug-22	2591.67	2591.67	0.00	0.00	1584.00	1007.67	0.00	0.00	0.00	0.00	0.00	1584.00	2591.67
Sep-22	1340.00	1340.00	0.00	0.00	1340.00	0.00	0.00	0.00	0.36	0.00	0.36	1340.00	1340.36
Oct-22	1385.00	1385.00	0.00	0.00	1385.00	0.00	0.00	0.00	0.00	0.00	0.00	1385.00	1385.00
Nov-22	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Dec-22	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Jan-23	1814.47	1814.47	0.00	0.00	1814.47	0.00	0.00	0.00	0.36	0.00	0.36	1814.47	1814.83
Feb-23	761.45	761.45	0.00	0.00	0.00	761.45	0.00	0.00	0.00	0.00	0.00	0.00	761.45
Mar-23	939.46	939.46	0.00	0.00	939.46	0.00	0.00	0.00	0.25	0.00	0.25	939.46	939.71
Apr-23	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Total	8832.05	8832.05	0.00	0.00	7062.93	1769.12	0.00	0.00	0.97	0.00	0.97	7062.93	8833.02

*Chemical waste, Wasted oil density 0.9kg/L

Land Section

AAHK Supplemental Contract No. C21W18 Airport City Link - Land Portion
Monthly Waste Flow Table

Year	Month	Actual Quantities of Inert Construction Waste Generated Monthly			Actual Quantities of Non-inert Construction Waste Generated Monthly					
		(a)=(b)+(c)	(b)	(c)	Recycled	Recycled	Recycled	Recycled	Chemical Waste	General Refuse disposed of at Landfill
		Total Quantity Generated	Reused in other Projects	Disposed of as Public Fill	Timber	Metals	Paper/ cardboard	Plastic		
		(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)
2023	Jan	-	-	-	-	-	-	-	-	-
	Feb	754.38	0	754.38	0	0.017	0.129	0.038	0	22.27
	Mar	1464.86	0	1464.86	0	0.014	0.087	0.024	0	13.51
	Apr	1005.98	0	1005.98	0	0.007	0.025	0.013	0	11.94
	May									
	Jun									
	Sub-total	3225.22	0	3225.22	0	0.038	0.241	0.075	0	47.72
Total	3225.22	0.00	3225.22	0.00	0.04	0.24	0.08	0.00	47.72	

Appendix I. Status of Environmental Permits and Licences

Table I.1: Summary of Environmental Licenses and Permits - Marine Section (Apr 2023)

Type of Licence / Permit	Reference No.	Valid From	Valid Until	Remark
Environmental Permit	EP-581/2020	5 Oct 2020	End of Project	N/A
Billing Account for Disposal of Construction Waste	7043487	18 Mar 2022	End of Project	N/A
Construction Dust Notification under APCO	477560	10 Mar 2022	N/A	N/A
Construction Noise Permit	GW-RS0106-23	16 Feb 2023	14 Aug 2023	N/A
	GW-RS0246-23	28 Mar 2023	27 Sep 2023	N/A
Chemical Waste Producer	5213-951-G2961-01	19 Apr 2022	End of Project	N/A
Marine Dumping (Type 1 – Open Sea Disposal)	EP/MD/23-080	30 Dec 2022	31 May 2023	N/A
Marine Dumping (Type 1 – open sea Disposal) (Dedicated Site)	EP/MD/23-099	06 Feb 2023	05 Mar 2023	N/A

Table I.2: Summary of Environmental Licenses and Permits - Land Section (Apr 2023)

Type of Licence / Permit	Reference No.	Valid From	Valid Until	Remark
Environmental Permit	EP-581/2020	5 Oct 2020	End of Project	N/A
Billing Account for Disposal of Construction Waste	7044291	27 Jun 2022	End of Project	N/A
Construction Dust Notification under APCO	480843	10 Jun 2022	N/A	N/A
Construction Noise Permit	GW-RS0040-23	30 Jan 2023	30 Apr 2023	Superseded by GW-RS0299-23 on 20 Apr 2023
	GW-RS0186-23	10 Mar 2023	9 Sep 2023	N/A
	GW-RS0299-23	20 Apr 2023	30 Apr 2023	N/A
Chemical Waste Producer	5213-951-C1169-68	23 Jun 2022	End of Project	N/A
Water Discharge License	WT00042879-2022	4 Jan 2023	31 Jan 2028	N/A
	WT00042680-2022	9 Jan 2023	31 Jan 2028	N/A

Appendix J. Environmental Mitigation Measures Implementation Status

Environmental Mitigation Measures Implementation Status (Apr 2023)

Recommended Mitigation Measures for Air Quality Impact

PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
S6.1.1	S4.2.1	<ul style="list-style-type: none"> Relevant control measures as required in the Air Pollution Control (Construction Dust) Regulation shall be implemented to minimise dust impact. 	N/A	Obs
		<ul style="list-style-type: none"> Skip hoist for material transport should be totally enclosed by impervious sheeting. 	N/A	Yes
		<ul style="list-style-type: none"> All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation to maintain the dusty materials wet. 	N/A	Yes
		<ul style="list-style-type: none"> All stockpiles of aggregate or spoil should be covered and/or water applied. 	N/A	Rem
		<ul style="list-style-type: none"> The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading. 	Yes	Yes
		<ul style="list-style-type: none"> Immediately before leaving a construction site, every vehicle shall be washed to remove any dusty materials from its body and wheels. 	N/A	Yes
		<ul style="list-style-type: none"> The load of dusty materials carried by a vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle. 	N/A	Yes
		<ul style="list-style-type: none"> All NRMMS operated on-site are approved or exempted (as the case may be) and affixed with the requisite approval/exemption labels under the Air Pollution Control (Non-road Mobile Machinery) (Emission) Regulation, or are in the process of application for such approval/exemption during the relevant grace period. 	Yes	Yes

Recommended Mitigation Measures for Noise Impact

PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
S6.2.1	S5.2.1	<ul style="list-style-type: none"> Only well-maintained plant should be operated on-site and plant should be serviced regularly. 	Yes	Yes
		<ul style="list-style-type: none"> Silencers or mufflers on construction plant should be utilised. 	Yes	N/A
		<ul style="list-style-type: none"> Mobile plant should be sited as far away from sensitive uses as possible. 	Yes	Yes

	<ul style="list-style-type: none"> Machines and plant that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. 	Yes	Yes
	<ul style="list-style-type: none"> Plant known to emit noise strongly in one direction should, where possible, be orientated so that noise is directed away from the nearby sensitive uses. 	Yes	Yes
	<ul style="list-style-type: none"> Material stockpiles and other structures such as site hoarding should be effectively utilised to screen noise from on-site construction activities. 	N/A	N/A
	<ul style="list-style-type: none"> Noisy construction activities such as road breaking, should be scheduled to less sensitive hours during the day, e.g. midday. 	Yes	Yes

Recommended Mitigation Measures for Water Quality Impact

PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
S6.3.1	S6.2.1	<ul style="list-style-type: none"> Steel pile casing and watertight cofferdam should be installed at the pier site and seawater trapped inside the casing and cofferdam should be pumped out to generate a dry working environment prior to carrying out sediment excavation. 	Yes	N/A
S6.3.1	S6.2.1	<ul style="list-style-type: none"> During dewatering of the cofferdam, appropriate desilting or sedimentation device should be provided on site for treatment before discharge. The Contractor should ensure discharge water from the sedimentation tank meeting the WPCO / TM-DSS requirements before discharge. 	Yes	N/A
S6.3.1- S6.3.2	S6.2.1	<ul style="list-style-type: none"> To minimise any adverse water quality impact during the excavation of sediment, a funnel should be placed at the top of pile casing during excavation and silt curtains should be deployed to completely enclose the cofferdam and steel pile casing. Silt curtains should be deployed prior to installation of temporary platform on barge, cofferdam and steel pile casing. Silt curtains should only be removed after completion of pile caps and piers. The Contractor should be responsible for the design, installation and maintenance of the silt curtain to minimise the impacts on water quality. The design and specification of the silt curtains should be submitted by the Contractor to the Project Manager or Project Manager's Representative of AAHK for approval. The marine bridge piers should not be constructed at the same time to avoid adverse hydrodynamic impact due to flow blockage increase during the interim construction stages. All vessels should be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash. 	Obs	N/A
S6.3.1	S6.2.1	<ul style="list-style-type: none"> For in-situ construction method, concrete would be delivered from existing concrete batching plants off-site to avoid on site concrete batching activity. During the in-situ bridge deck concreting, the concrete should be pumped or lifted inside an enclosed container for concreting the deck. Tarpaulin plastic sheet should be mounted at the bottom of the temporary working platform for concreting to prevent concrete from falling to the sea. 	N/A	N/A

PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
S6.3.1	S6.2.1	<ul style="list-style-type: none"> The marine works of the Project should be proactively planned and coordinated to avoid any concurrent marine works below seawater level with those of ITT-BVB to minimise cumulative water quality impact during construction phase. 	Yes	N/A
S6.3.1	S6.2.1	<ul style="list-style-type: none"> Surface run-off from construction sites should be discharged into storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sedimentation basins. Channels or earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Perimeter channels at site boundaries should be provided on site boundaries where necessary to intercept storm run-off from outside the site so that it will not wash across the site. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks. 	Yes	Obs/ Rem
S6.3.1	S6.2.1	<ul style="list-style-type: none"> Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to prevent local flooding. Before disposal at the public fill reception facilities, the deposited silt and grit should be solicited in such a way that it can be contained and delivered by dump truck instead of tanker truck. Any practical options for the diversion and re-alignment of drainage should comply with both engineering and environmental requirements in order to provide adequate hydraulic capacity of all drains. 	N/A	Yes
S6.3.1	S6.2.1	<ul style="list-style-type: none"> Construction works should be programmed to minimise soil excavation works in rainy seasons (April to September). If excavation in soil cannot be avoided in these months or at any time of year when rainstorms are likely, for the purpose of preventing soil erosion, temporary exposed slope surfaces should be covered e.g. by tarpaulin, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided (e.g. along the crest / edge of excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should always be in place in such a way that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm. 	N/A	Yes
S6.3.1	S6.2.1	<ul style="list-style-type: none"> Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary. 	N/A	N/A
S6.3.1	S6.2.1	<ul style="list-style-type: none"> Measures should be taken to minimise the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. 	N/A	Yes
S6.3.1	S6.2.1	<ul style="list-style-type: none"> Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and 	N/A	Obs

PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
		to prevent storm run-off from getting into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.		
S6.3.1	S6.2.1	<ul style="list-style-type: none"> • Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area. It is recommended to clean the construction sites on a regular basis. Also, the following mitigation measures related to the transportation of the sediment should be implemented to minimise the potential water quality impact: <ul style="list-style-type: none"> • Loading of the excavated marine-based sediment to the barge shall be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water/ storm drains; • The barge/ dump truck transporting the excavated marine-based sediment/ land-based sediment to the designated disposal sites shall be equipped with tight fitting seals to prevent leakage and shall not be filled to a level that would cause overflow of materials or laden water during loading or transportation; and • Monitoring of the barge/ dump truck loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels/ dump truck shall be equipped with automatic self-monitoring devices as specified by the Director of Environmental Protection (DEP). 	Yes	Yes
S6.3.1	S6.2.1	<ul style="list-style-type: none"> • Water used in ground boring and drilling for site investigation or rock/soil anchoring should as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities. 	Yes	Yes
S6.3.1	S6.2.1	<ul style="list-style-type: none"> • All vehicles and plant should be cleaned before they leave a construction site to minimise the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road should be paved with backfall to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains. 	N/A	Obs
S6.3.1	S6.2.1	<ul style="list-style-type: none"> • There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO license. 	N/A	Rem
S6.3.1	S6.2.1	<ul style="list-style-type: none"> • No discharge of sewage to the storm water system and marine water will be allowed. Sufficient chemical toilets should be provided in the works areas to handle the sewage generated from the 	Yes	Yes

PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
		construction workforce. A licensed waste collector should be deployed to clean the chemical toilets on a regular basis.		
S6.3.1	S6.2.1	<ul style="list-style-type: none"> Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the surrounding environment. Regular environmental audit of the construction site will provide an effective control of any malpractices and can encourage continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the project would not cause water pollution problem after undertaking all required measures. 	Yes	Yes
S6.3.1	S6.2.1	<ul style="list-style-type: none"> Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation, should be observed and complied with for control of chemical wastes. 	Yes	Yes
S6.3.1	S6.2.1	<ul style="list-style-type: none"> Any service shop and maintenance facilities should be located on hard standings within a bonded area, and sumps should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges. 	Yes	Yes
S6.3.1	S6.2.1	<ul style="list-style-type: none"> Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents. Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area. 	Yes	Yes

Recommended Mitigation Measures for Waste Management

PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
S6.4.1- S6.4.2	S7.2.1	<u>Good Site Practices:</u> <ul style="list-style-type: none"> Nomination of approved personnel, such as a site manager, to be responsible for implementation of good site practices, arrangements for waste collection and effective disposal to an appropriate facility. Training of site personnel in site cleanliness, concepts of waste reduction, reuse and recycling, proper waste management and chemical waste handling procedures. Provision of sufficient waste reception/ disposal points, and regular collection of waste. 	Yes	Yes
			Yes	Yes
			Yes	Yes

PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
		<ul style="list-style-type: none"> Adoption of appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers. 	Yes	Yes
		<ul style="list-style-type: none"> Provision of regular cleaning and maintenance programme for drainage systems and sumps. 	Yes	Yes
		<ul style="list-style-type: none"> Adoption of a recording system for the amount of wastes generated, recycled and disposed (including the disposal sites). 	Yes	Yes
		<ul style="list-style-type: none"> Preparation of Waste Management Plan (WMP), as part of the Environmental Management Plan (EMP). 	Yes	Yes
		<u>Waste Reduction Measures:</u>		
		<ul style="list-style-type: none"> Segregate and store different types of construction related waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal. 	Yes	Yes
		<ul style="list-style-type: none"> Provide separate labelled bins to segregate recyclable waste such as aluminium cans from other general refuse generated by the work force, and to encourage collection by individual collectors. 	N/A	N/A
		<ul style="list-style-type: none"> Recycle any unused chemicals or those with remaining functional capacity. 	N/A	N/A
S6.4.1	S7.2.1	<ul style="list-style-type: none"> Maximise the use of reusable steel formwork to reduce the amount of C&D materials. 	Yes	N/A
		<ul style="list-style-type: none"> Adopt proper storage and site practices to minimise the potential for damage to, or contamination of construction materials. 	Yes	Yes
		<ul style="list-style-type: none"> Plan the delivery and stock of construction materials carefully to minimise the amount of waste generated. 	Yes	Yes
		<ul style="list-style-type: none"> Minimise over ordering and wastage through careful planning during purchasing of construction materials. 	Yes	Yes
S6.4.1	S7.2.1	<u>C&D materials:</u>		
		<ul style="list-style-type: none"> The C&D materials generated should be sorted on-site into inert C&D materials (that is, public fill) and non-inert (C&D waste). 	Yes	Yes
S6.4.1	S7.2.1	<ul style="list-style-type: none"> To minimise the impact resulting from collection and transportation of C&D materials as far as practicable, C&D waste, such as wood, plastic, steel and other metals should be reused or recycled and, as a last resort, disposed to landfill. 	N/A	N/A
S6.4.1	S7.2.1	<ul style="list-style-type: none"> Proper handling and storage of waste such as soil by means of covers and/or water spraying system to minimise the potential environmental impact and to prevent materials from wind-blown or being washed away. 	Yes	Yes
		<ul style="list-style-type: none"> Covering materials during heavy rainfall. 	N/A	N/A
		<ul style="list-style-type: none"> Locating stockpiles to minimise potential visual impacts. 	Yes	Yes

PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
		<ul style="list-style-type: none"> Minimising land intake of stockpile areas as far as possible. 	N/A	Yes
		<ul style="list-style-type: none"> Adopting GPS or equivalent system for tracking and monitoring of all dump trucks engaged for the Project in recording their travel routings and parking locations to prohibit illegal dumping and landfilling of C&D materials. 	N/A	N/A
		<ul style="list-style-type: none"> Keeping record and analysis of data collected by GPS or equivalent system related to travel routings and parking locations of dump trucks engaged on site. 	Yes	N/A
		<p><u>General Refuse:</u></p> <ul style="list-style-type: none"> General refuse should be stored in covered bins or compaction units separately from C&D materials. A reputable waste collector should be employed by the Contractor to remove general refuse from the site regularly, separately from C&D materials. An enclosed and covered area is preferred to reduce the occurrence of “wind blown” light materials. 	Rem	Yes
S6.4.1	S7.2.1	<ul style="list-style-type: none"> The recyclable component of general refuse, such as aluminium cans, paper and cleansed plastic containers shall be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste shall be set up by the Contractor. The Contractor shall also be responsible for arranging recycling companies to collect these materials. 	N/A	N/A
		<ul style="list-style-type: none"> The Contractor should carry out an education programme for workers in avoiding, reducing, reusing and recycling of materials generation. Posters and leaflets advising on the use of the bins should also be provided in the site as reminders. 	N/A	Yes
		<p><u>Chemical Waste:</u></p> <ul style="list-style-type: none"> If chemical wastes were to be produced, the Contractor would be required to register with the EPD as a Chemical Waste Producer, and to follow the guidelines stated in the <i>Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes</i>. 	Yes	Yes
S6.4.1- S6.4.2	S7.2.1	<ul style="list-style-type: none"> Appropriate containers with proper labels should be used for storage of chemical wastes. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the CWTC, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. 	Yes	Yes
		<ul style="list-style-type: none"> Any unused chemicals or those with remaining functional capacity should be collected for reuse as far as practicable. 	Yes	N/A
		<ul style="list-style-type: none"> Trip ticket system shall be implemented to prevent illegal dumping in accordance with the “Trip Ticket System for Disposal of Construction and Demolition Materials”. 	Yes	Yes
		<p><u>Sediment:</u></p>	N/A	Yes

PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
S6.4.1 & S6.4.3	S7.2.1	<ul style="list-style-type: none"> The sediment should be excavated, handled, treated, transported and/or disposed of in a manner that would minimise adverse environmental impacts. 	N/A	Yes
		<ul style="list-style-type: none"> Relevant ordinances (such as Waste Disposal Ordinance, Air Pollution Ordinance (Construction Dust Regulation and Water Pollution Control Ordinance) shall be complied with during the excavation and handling of the sediment. 		
S6.4.1	S7.2.1	<ul style="list-style-type: none"> The temporary stockpiling area should be placed within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and surrounding water bodies. The temporary stockpiling area should be completely paved in order to avoid contamination to underlying soil or groundwater. Separate and clearly defined areas should be provided for stockpiling of contaminated and uncontaminated materials. Leachate, if any, should be collected, treated and discharged according to the Water Pollution Control Ordinance (WPCO). In order to minimise the exposure to contaminated materials, workers shall, if necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities shall also be provided on site. 	N/A	Yes
S6.4.1	S7.2.1	<ul style="list-style-type: none"> For off-site disposal, the basic requirements and procedures specified under PNAP No. 252 (ADV-21) shall be followed. Marine Fill Committee (MFC) of CEDD is managing the disposal facilities in Hong Kong for the excavated sediment, while EPD is the authority of issuing marine dumping permit under the Dumping at Sea Ordinance (DASO). 	N/A	N/A
S6.4.1, 6.4.3	S7.2.1	<ul style="list-style-type: none"> For the purpose of site allocation and application of marine dumping permit and if considered necessary by Dumping at Sea Ordinance (DASO) Team/EPD, separate submissions (e.g. SSTP/SQR) shall be submitted to DASO team/EPD for agreement under DASO. Additional SI works, based on the SSTP, shall then be carried out in order to confirm the disposal arrangements of the excavated sediment. A Sediment Quality Report (SQR), reporting the chemical and biological screening results and the estimated quantities of sediment under different disposal options, shall then be submitted to DASO team/EPD for agreement under DASO. 	N/A	N/A
		<ul style="list-style-type: none"> To ensure disposal space is allocated for the Project, the Project Proponent should be responsible for obtaining agreement from MFC on the allocation of the disposal site. The contractor(s), on the other hand, should be responsible for the application of the marine dumping permit under DASO from EPD for the sediment disposal. 	N/A	N/A
S6.4.1	S7.2.1	<ul style="list-style-type: none"> The excavated sediments is expected to be loaded onto the barge and transported to the designated disposal sites allocated by MFC. The excavated sediment would be disposed of according to its determined disposal options and PNAP No. 252 (ADV-21). 	N/A	N/A
		<ul style="list-style-type: none"> Stockpiling of contaminated sediments should be avoided as far as possible. If temporary stockpiling of contaminated sediments is necessary, the excavated sediment should be covered and the area should be placed within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and surrounding water bodies. The stockpiles area should be completely paved in order to avoid 	N/A	Obs

PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
		contamination to underlying soil or groundwater. Separate and clearly defined areas should be provided for stockpiling of contaminated and uncontaminated materials. Leachate, if any, should be collected and discharged according to the Water Pollution Control Ordinance (WPCO).		
		<ul style="list-style-type: none"> In order to minimise the potential odour / dust emissions during excavation and transportation of the sediment, the excavated sediments shall be wetted during excavation / material handling and shall be properly covered when placed on trucks or barges. Loading of the excavated sediment to the barge/ dump truck shall be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water/ storm drains. 	N/A	Yes
		<ul style="list-style-type: none"> The barge/ dump truck transporting the sediments to the designated disposal sites shall be equipped with tight fitting seals to prevent leakage and shall not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge/ dump truck loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels/ dump truck shall be equipped with automatic self-monitoring devices as specified by the DEP. 	N/A	N/A
S6.4.1	S7.2.1	<p><u>Potential Floating Refuse:</u></p> <ul style="list-style-type: none"> Proper management and education should be given to construction site workers such that accidental release or intentional disposal would be avoided. The refuse should be stored in enclosed bin to avoid adverse impacts to the surroundings including marine environment. Regular checking should also be carried out to ensure that the refuse is stored properly. 	Yes	N/A

Recommended Mitigation Measures for Marine Ecological Impact

PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
-	-	<ul style="list-style-type: none"> No underwater percussive piling shall be conducted in this Project 	Yes	N/A
S6.5.1	S8.2.1	<ul style="list-style-type: none"> Based upon a precautionary approach, a speed limit of 10 knots should be strictly enforced on all construction-related vessels. 	Yes	N/A
S6.5.1	S8.2.1	<ul style="list-style-type: none"> Good site practices, guidelines and mitigation measures detailed in Water Quality Sections 6.3.1 of the Project Profile should be adopted to further alleviate water quality impacts. 	Yes	N/A

Recommended Mitigation Measures for Landscape and Visual Impact

PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
S6.6.1	S9.3.1	<ul style="list-style-type: none"> All affected trees will be felled and compensated, no transplantation is required. 	N/A	Yes
S6.6.1	S9.3.1	<ul style="list-style-type: none"> Optimising construction activities, e.g. minimising extent of temporary works area, installing site hoardings and minimising illumination on non-target areas. 	Yes	Yes
S6.6.1	S9.3.1	<ul style="list-style-type: none"> Minimise construction periods where possible. 	Yes	Yes
S6.6.1	S9.3.1	<ul style="list-style-type: none"> Early establishment of planting areas as far as appropriate. 	N/A	Yes
S6.6.1	S9.3.1	<ul style="list-style-type: none"> Erection of decorative mesh screen or construction hoardings. 	N/A	N/A
S6.6.1	S9.3.1	<ul style="list-style-type: none"> Control of night-time lighting. 	N/A	N/A
S6.6.1	S9.3.1	<ul style="list-style-type: none"> Temporary vertical greening, screen / buffer at-grade planting to soften the engineering structure of construction works. 	N/A	N/A
S6.6.1	S9.3.1	<ul style="list-style-type: none"> Tree preservation in accordance with Development Bureau Technical Circular (Works) No. 4/2020 (ref: DEVB(GLTM) 200/2/1/1). 	N/A	Yes
S6.6.1	S9.3.1	<ul style="list-style-type: none"> Proposed tree felling / tree compensation. 	N/A	Yes

Others

PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
-	-	<ul style="list-style-type: none"> A copy of the valid Environmental Permit shall be displayed conspicuously on the Project site(s) at all vehicular site entrances/exits or at a convenient location for public's information at all times. The most updated information about the Permit, including any amended Permit, shall be displayed at such locations. If the Permit Holder surrenders a part or whole of the Permit, the notice he send to the Director shall also be displayed at the same locations as the original Permit. The suspended, varied or cancelled Permit shall be removed from display at the Project site(s). 	Yes	Yes
-	-	<ul style="list-style-type: none"> The required licences should be obtained by the Contractor (including CNP (if any), WPCO licence, etc. 	N/A	Yes

Notes:

Yes = Implemented where applicable

Obs/Rem = Observations or reminders were issued, and items were rectified

N/A = Not applicable to the construction works implemented during the reporting period

^ Checked by ET through site inspection and record provided by the Contractor