## Paul Y. Construction Company, Limited

## MTR Works Contract 1117-Pat Heung Depot Modification Works

## Monthly Noise Monitoring Report for September 2013

(Version 1.0)

Certified By	ChipNit
	Environmental Team Leader
	(Dr Priscilla Choy)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

CINOTECH CONSULTANTS LTD Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk

## TABLE OF CONTENTS

Page

EX	ECUTIVE SUMMARY	1
Sur Env No	oduction nmary of Construction Works undertaken during Reporting Period vironmental Monitoring and Audit Progress	1 1 1
Env Env	ste Management vironmental Site Inspection vironmental Exceedance/Non-conformance/Complaint/Summon and Prosecution ure Key Issues	2 2
1	INTRODUCTION	3
	pose of the Report	
2	PROJECT INFORMATION	4
Gen Con Pro Sta	ckground neral Site Description nstruction Programme and Activities ject Organisation tus of Environmental Licences, Notification and Permits nmary of EM&A Requirements	4 4 5 5
3	ENVIRONMENTAL MONITORING REQUIREMENTS	7
Mo Mo Mo	nstruction Noise Monitoring nitoring Requirements nitoring Equipment nitoring Parameters, Frequency and Duration nitoring Methodology and QA/QC Procedures	7 8 8
4	IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION QUIREMENTS	
5	MONITORING RESULTS	
	ise ste Management	10
6	ENVIRONMENTAL SITE INSPECTION	
	e Audits elementation Status of Environmental Mitigation Measures	
7	ENVIRONMENTAL NON-CONFORMANCE	
Sur Sur Sur	nmary of Exceedances nmary of Environmental Non-Compliance nmary of Environmental Complaint nmary of Environmental Summon and Successful Prosecution	14 14 14
8	FUTURE KEY ISSUES	15
Mo	y Issues in the Coming Month nitoring Schedule for the Next Month nstruction Programme for the Next Month	15

9	CONCLUSIONS	16
Con	clusions	16
	ommendations	

#### LIST OF TABLES

- Table I
   Summary Table for Events Recorded in the Reporting Month
- Table II
   Summary Table for Key Information in the Reporting Month
- Table 2.1
   Status of Environmental Licenses, Notification and Permits
- Table 3.1Construction Noise Monitoring Stations
- Table 3.2
   Criteria for Action and Limit Levels for Construction Noise
- Table 3.3Noise Monitoring Equipment
- Table 3.4Noise Monitoring Parameters, Frequency and Duration
- Table 4.1Status of Required Submissions under EP
- Table 5.1Quantities of Waste Generated from the Project
- Table 6.1Observations and Recommendations of Site Audit

## LIST OF FIGURES

Figure 1	Site Layout Plan
Figure 2	Project Organization Chart for Environmental Works
Figure 3	Location of Construction Noise Monitoring Stations

## LIST OF APPENDICES

- Appendix A Tentative Construction Programme
- Appendix B Event and Action Plan
- Appendix C Copies of Calibration Certificates
- Appendix D Updated Environmental Mitigation Implementation Schedule
- Appendix E Environmental Monitoring Schedule
- Appendix F Noise Monitoring Results and Graphical Presentations
- Appendix G Waste Generation in the Reporting Month
- Appendix H Site Audit Summary
- Appendix I Summary of Exceedance
- Appendix J Cumulative Log for Complaints, Notifications of Summons and Successful Prosecutions

## **EXECUTIVE SUMMARY**

#### Introduction

 This is the 7<sup>th</sup> Monthly Noise Monitoring Report prepared by Cinotech Consultants Limited for MTR Works Contract 1117 - Pat Heung Depot (PHD) Modification Works. This report documents the findings of EM&A Works conducted from 1 September to 30 September 2013 since major construction works for Contract 1117 commenced on 1 March 2013.

#### Summary of Construction Works undertaken during Reporting Period

- 2. The major site activities undertaken in the reporting period include:
  - Site clearance;
  - Site formation;
  - Site surveying,
  - Pre-drilling,
  - Bored piling,
  - Socket H-piling,
  - Import filling materials for embankment works
  - Embankment works,
  - Manholes excavation
  - Tree transplanting works
- 3. As of this reporting period, there is no record of any project changes from that originally proposed as described in the latest Environmental Review Report (ERR) for this Works Contract 1117.

#### **Environmental Monitoring and Audit Progress**

- 4. A summary of the monitoring activities in this reporting period is listed below:
  - Construction Noise Monitoring during normal weekdays

• NM1	4 times
• NM2	4 times
• NM3A	4 times
<ul> <li>Environmental Site Inspection</li> </ul>	4 times

#### Noise

5. 4 sets of 30-minute construction noise measurements were carried out at each of the monitoring stations during normal weekdays of the reporting period. No exceedance was recorded during the reporting period.

#### Waste Management

6. Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. About 494 m<sup>3</sup> of inert C&D materials were generated during the reporting period. Non-inert C&D includes 6m<sup>3</sup> of general refuse,

4kg of plastic materials, 210kg of paper/cardboard packaging materials and 3kg metals were generated during the reporting period. No chemical waste was generated during the reporting period. The inert C&D materials generated from the Project were disposed of at TM 38 Area Fill Bank and TKO137 Fill Bank, while all non-inert waste was disposed of at NENT.

#### **Environmental Site Inspection**

7. A monthly joint environmental site inspection was carried out by the representatives of the Contractor, the IEC and the ET. Details of the audit findings and implementation status are presented in Section 6.

# Environmental Exceedance/Non-conformance/Complaint/Summon and Prosecution

8. Summary of the events and action taken and key information in the reporting month is tabulated in **Table I** and **Table II** respectively.

## Table I Summary Table for Events Recorded in the Reporting Month

Davamatar	No. of Ex	ceedance	Action Taken	
Parameter	Action Level	Limit Level	Action Taken	
Impact Noise Monitoring	0	0	N/A	

#### Table II Summary Table for Key Information in the Reporting Month

Event	Event	Details	Action Taken	Statura	Remark
Event	Number	Nature	Action Taken	Status	Kemark
Complaint received	0		N/A	N/A	
Changes to the assumptions and key construction / operation activities recorded	0		N/A	N/A	
Notifications of any summons &prosecutions	0		N/A	N/A	

#### **Future Key Issues**

- 9. Major site activities for the coming reporting month will include:
  - Site clearance;
  - Site formation;
  - Site surveying,
  - Pre-drilling,
  - Socket H-piling,
  - Import filling materials for embankment works
  - Embankment works,
  - Manholes excavation
  - Tree transplanting works

## **1 INTRODUCTION**

1.1 Cinotech Consultants Limited (Cinotech) is commissioned by Paul Y. Construction Company, Limited as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) programme during construction phase of the MTR Works Contract 1117 –Pat Heung Depot (PHD) Modification Works (hereafter referred to "the Project").

#### **Purpose of the Report**

1.2 This is the 7<sup>th</sup> Monthly Noise Monitoring Report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period from 1 September to 30 September 2013 since major construction works for Contract 1117 commenced on 1 March 2013.

#### **Structure of the Report**

1.3 The structure of the report is as follows:

Section 1: Introduction - details the scope and structure of the report.

Section 2: **Project Information** - summarises background and scope of the project, site description, project organization and contact details, construction programme, the construction works undertaken and the status of Environmental Permits/Licenses during the reporting period.

Section 3: Environmental Monitoring Requirement - summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event / Action Plans, environmental mitigation measures as recommended in the Environmental Review Report (ERR) and relevant environmental requirements.

Section 4: **Implementation Status on Environmental Mitigation Measures -** summarises the implementation of environmental protection measures during the reporting period.

Section 5: **Monitoring Results** - summarises the monitoring results obtained in the reporting period.

Section 6: **Environmental Site Inspection -** summarises the audit findings of the weekly site inspections undertaken within the reporting period.

Section 7: Environmental Non-conformance - summarises any monitoring exceedance, environmental complaints and environmental summons within the reporting period.

Section 8: **Future Key Issues -** summarises the impact forecast and monitoring schedule for the next three months.

Section 9: Conclusions and Recommendations

## **2 PROJECT INFORMATION**

#### Background

- 2.1 West Rail Line (WRL) is one of the strategic rail infrastructures in Hong Kong providing the people of Hong Kong an environmentally friendly and convenient way to travel between the western part of the New Territories and western Kowloon. Under the approved WRL Environmental Impact Assessment (EIA) Report (EIA-149/BC), it has a total length of about 30.5km with 9 stations, including Nam Cheong, Mei Foo, Tsuen Wan West, Kam Sheung Road, Yuen Long, Long Ping, Tin Shui Wai, Siu Hong, Tuen Mun and one depot at Pat Heung.
- 2.2 The EIA Report of WRL was prepared and submitted to Environmental Protection Department (EPD) prior to the enactment of the Environmental Impact Assessment Ordinance (EIAO) in1998. Since the first Environmental Permit (EP) (EP-004/1998), there have been amendments made to the permit through a number of EP variation applications related to the main line of WRL.
- 2.3 This Works Contract 1117 covers the modification works at the existing Pat Heung Depot (PHD) of WRL to meet future operational and maintenance requirements. The PHD modification works include the construction of a new train wash plant, locomotive shed, permanent way workshop, stabling sidings, extension of maintenance building and modification of noise barriers.
- 2.4 Since the modification works at PHD forms part of the WRL, a variation of environmental permit (VEP) was applied and a VEP (EP No. EP-004/1998/I) was subsequently granted. Moreover, a further Environmental Permit (FEP) (EP No: FEP-24/004/1998/I) on construction and operation of WRL (including the PHD modification works) was issued by Director of Environmental Protection (DEP) to the MTR Corporation Limited on 23 July 2012.

#### **General Site Description**

2.5 The site layout and proposed modification works are illustrated in Figure 1.

#### **Construction Programme and Activities**

- 2.6 A summary of the major construction activities undertaken in this reporting period is shown as follows. The tentative construction programme is presented in **Appendix A**.
  - Site clearance;
  - Site formation;
  - Site surveying,
  - Pre-drilling,
  - Bored piling,
  - Socket H-piling,
  - Import filling materials for embankment works
  - Embankment works,
  - Manholes excavation
  - Tree transplanting works

#### **Project Organisation**

- 2.7 Different parties with different levels of involvement in the project organization include:
  - Engineer or Engineer's Representative (ER)– MTR Corporation (MTRC)
  - Contractor's Environmental Team (Contractor's ET) Cinotech Consultants Ltd. (Cinotech)
  - Independent Environmental Checker (IEC) Meinhardt Infrastructure and Environment Limited (MIEL)
  - Contractor Paul Y. Construction Company, Limited(Paul Y)
- 2.8 The responsibilities of respective parties are detailed in Section 2 of the approved EM&A Programme for PHD Modification Works.
- 2.9 The project organisation including key personnel contact names and telephone numbers is presented in **Figure 2**.

#### Status of Environmental Licences, Notification and Permits

2.10 A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project is presented in **Table 2.1**.

Table 2.1 Status of Environmental Licenses,	Notification and Permits
---	--------------------------

D 4/1 N	Valid	<u> </u>		
Permit / License No.	From	То	Status	
<b>Environmental Permit (EP)</b>				
FEP-24/004/1998/I	23/7/2012	End of the Project	Valid	
Notification pursuant to Air Pol	lution Control (Con	struction Dust) Regula	tion	
No.351534	26/10/2012	N/A	Valid	
<b>Billing Account for Construction</b>	n Waste Disposal			
Account No. 7016256	2/11/2012	N/A	Valid	
Registration of Chemical Waste Producer				
5218-531-P2991-02	4/12/2012	N/A	Valid	
Effluent Discharge License und	er Water Pollution C	<b>Control Ordinance (WI</b>	PCO)	
WT00015378-2013	26/3/2013	31/3/2018	Valid	
Construction Noise Permit				
GW-RN0296-13				
(Area D: A64-2 Local Cable	24/5/2013	21/11/2013	Valid	
Diversion)				
GW-RN0364-13	3/7/2013	24/12/2013	Valid	
(Area A: RCD)	5/ //2015	27/12/2013	v and	

#### Summary of EM&A Requirements

- 2.11 The EM&A programme under Works Contract 1117 require construction noise monitoring as well as environmental site audits. The EM&A requirements are described in the following sections, including:
  - all monitoring parameters;
  - environmental quality performance limits (Action and Limit levels);
  - Event-Action Plans;
  - Environmental mitigation measures, as recommended in the Environmental Review Report (ERR) for the VEP (EP No. FEP-24/004/1998/I); and
  - Environmental requirements in contract documents.
- 2.12 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 2.13 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely construction noise as well as audit works for the Project in the reporting month.

#### **3** ENVIRONMENTAL MONITORING REQUIREMENTS

#### **Construction Noise Monitoring**

#### **Monitoring Requirements**

- 3.1 Noise monitoring was conducted in accordance with the approved EM&A Programme for PHD Modification Works.
- 3.2 With reference to the baseline monitoring report for the Project, Table 3.1 and Table3.2 summarises the location of noise monitoring stations and shows the establishedAction and Limit Levels for construction noise monitoring works respectively. Location of the monitoring stations is shown on Figure 3.

ID in the approved EM&A Programme	ID in Baseline Noise Monitoring Report	Construction Noise Monitoring Station
NM1	NM1	Tourmaline Villa
NM2	NM2	Kam Po Road
NM3	NM3A <sup>(1)</sup>	Tai Kek Tsuen

 Table 3.1
 Construction Noise Monitoring Stations

Note:

(1) Since permission of access could not be obtained, an alternative location at a village house just next to the original proposed monitoring location in the EM&A Programme was adopted for the baseline noise monitoring.

Table 5.2 Criteria for Action and Limit Levels for Construction Noise	Table 3.2	Criteria for Action and Limit Levels for Construction Noise
---	-----------	---

Time Period <sup>(1)</sup>	Noise Monitoring Station	Action Level	Limit Level, dB (A)
	Tourmaline Villa (NM1)		
0700-1900 hrs of normal weekdays	Kam Po Road (NM2)	When one documented valid complaint is received.	75.0
	Tai Kek Tsuen (NM3A)		

Note:

(1) If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority should be followed.

3.3 Should non-compliance of the criteria in **Table 3.2** occur, action in accordance with the Event and Action Plan in **Appendix B** should be carried out.

## **Monitoring Equipment**

3.4 **Table 3.3** summarizes the noise monitoring equipment model being used.

Table 3.3Noise Monitoring Equipment

Equipment	Model and Make	Quantity
Integrating Sound Level Meter	Pulsar Instruments Model 93 (Serial no. B22487)	1
Calibrator	Pulsar Instruments Model 105 (Serial no. 64958)	1

#### **Monitoring Parameters, Frequency and Duration**

3.5 **Table 3.4** summarizes the monitoring parameters, frequency and total duration of monitoring.

Table 3.4Noise Monitoring Parameters, Frequency and Duration

Station	Parameter	Period	Frequency
NM1, NM2 and NM3A	$L_{eq,30 \text{ min.}}^{(1)}$ (L <sub>10</sub> and L <sub>90</sub> were also recorded as supplementary information)	0700-1900 hours on normal weekdays	Once a week

Note (1): Leq,  $30_{min}$  as six consecutive  $L_{eq}$ ,  $5_{min}$  readings.

#### Monitoring Methodology and QA/QC Procedures

#### Field Monitoring

- 3.6 The monitoring procedures are as follows:
  - The microphone head of the sound level meter was positioned 1m exterior of the noise sensitive facade and lowered sufficiently so that the building's external wall acts as a reflecting surface.
  - The battery condition was checked to ensure good functioning of the meter.
  - Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

Frequency	weighting	: A	
-----------	-----------	-----	--

- Time weighting : Fast

- Measurement time : 5 minutes (obtaining six consecutive  $L_{eq, 5min}$  readings for a  $L_{eq, 30 min}$  reading)
- Prior to and after noise measurement, the meter was calibrated using the calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement was considered invalid and repeat of noise measurement was required after re-calibration or repair of the equipment.
- The wind speed at the monitoring station was checked with the portable wind meter. Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

- Noise measurement was paused during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- At the end of the monitoring period, the  $L_{eq}$ ,  $L_{10}$  and  $L_{90}$  were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- A façade correction of +3dB (A) shall be made to the noise parameter obtained by free field measurement.

#### Maintenance and Calibration

- 3.7 Maintenance and Calibration procedures were as follows:
  - The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
  - The sound level meter and calibrator were checked and calibrated at yearly intervals. Copies of calibration certificates are attached in **Appendix C**.

## 4 IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS

4.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the ERR, the Environmental Permit and approved EM&A Programme for PHD Modification Works. The status of submission required under the Environmental Permit is summarized in **Table 4.1**. The implementation status of the environmental mitigation measures during the reporting period is summarized in **Appendix D**.

EP Condition	Submission	Submission Date
Condition 4.5	Monthly Noise Monitoring Report (August 2013)	11 <sup>th</sup> September 2013

#### Table 4.1 Status of Required Submissions under EP

#### 5 MONITORING RESULTS

#### Noise

- 5.1 In this reporting period, noise monitoring during non-restricted hours was conducted as scheduled at the designated locations. The noise monitoring schedule is shown in **Appendix E**.
- 5.2 The details of the monitoring results and graphical presentations are shown in **Appendix F**. The weather during the monitoring sessions was mainly cloudy and sunny.
- 5.3 Based on the on-site measurement, traffic on nearby major road is considered as a noise source other than construction works of the Project that affects the monitoring results of the reporting month.
- 5.4 No Action/Limit Level exceedance for construction noise monitoring was recorded in the reporting period.

#### Waste Management

5.5 Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials and dredging materials. Non-inert C&D materials are made up of general refuse, chemical waste, paper/cardboard packaging materials, plastic materials and metals. Metals generated from the project are also grouped into non-inert C&D materials as the metals were not disposed of with other inert C&D materials. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting period are summarised in **Table 5.1**. The inert C&D materials and general refuse generated from the Project were disposed of at TM 38 Area Fill Bank, TKO 137 Fill Bank and NENT, respectively. 210 kg of paper/cardboard packaging materials, 4 kg of plastics and 3 kg of metals were generated during the reporting period. Detail of waste management data is presented in **Appendix G**.

			Quantit	У									
	C&D	C&D Materials (non-inert) <sup>(b)</sup>											
Reporting Month	Materials (inert) <sup>(a)</sup>	General Refuse	Chemical Waste	Paper/ cardboard	Plastics	Metals							
September 2013	494 <i>m</i> <sup>3</sup>	6 <i>m</i> <sup>3</sup>	0 <i>kg</i>	210kg	4kg	3kg							

#### Table 5.1 Quantities of Waste Generated from the Project

Notes:

(a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil.

(b) Non-inert C&D materials include steel, paper/cardboard packaging waste, plastics and other wastes such as general refuse. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials.

## 6 ENVIRONMENTAL SITE INSPECTION

#### Site Audits

- 6.1 Site audits were carried out by ET on weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix H**.
- 6.2 Site audits were conducted on 3, 10, 17 and 24 September 2013 by ET. A joint site audit with the representative with IEC, ER, the Contractor and the ET was carried out on 17 September 2013. No site inspection was conducted by EPD during the reporting period. The details of observations during site audit can refer to Table 6.1.

#### **Implementation Status of Environmental Mitigation Measures**

- 6.3 According to the ERR, Environmental Permit and the approved EM&A Programme of the Project, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An updated summary of the Environmental Mitigation Implementation Schedule (EMIS) is provided in **Appendix D**.
- 6.4 During site inspections in the reporting period, no non-conformance was identified. The observations and recommendations made during the audit sessions are summarized in **Table 6.1**.

Parameters	Date	Observations and Recommendations	Follow-up
	30 July 2013	Observation: Additional sand bags should be placed along the u-channel to prevent further muddy runoff from nearby construction (Area A); silt should be cleared from the u- channel.	Follow-up status will be provided in the next reporting month.
	6 August 2013	Observation: Sand bags should be repaired regularly, muddy water should be prevented from entering the u- channel at Area A	Follow-up status will be provided in the next reporting month.
Water Quality	16 August 2013	<u>Reminder:</u> Sand bags should be repaired regularly to prevent muddy water from entering the u-channel at Area A	Follow-up status will be provided in the next reporting month.
	20 August 2013 20 August 2013 Deservation: Muddy water and oil should be prevented from entering the u- channel at Area A. Sand bags should be repaired regularly and placed within the channel.		Follow-up status will be provided in the next reporting month.
	27 August 2013	Observation: Mud should be cleared from the u- channel at Area A.	Follow-up status will be provided in the next reporting month.

Table 6.1Observations and Recommendations of Site Audit

Parameters	Date	Observations and	Follow-up
	2000	Recommendations	
	3 September 2013	Observation: Clear the mud deposited in the u- channel near Area A	Follow-up status will be provided in the next reporting month.
	10 September 2013	Observation: Mud should be cleared from the u- channel; The sand bags at the u- channel should be repaired and placed in the channel to block off muddy-runoff at Area A	Follow-up status will be provided in the next reporting month.
	17 September 2013	Observation: Sand bags should be repaired and placed at the u-channel to prevent mud accumulation at Area A.	Follow-up status will be provided in the next reporting month.
	24 September 2013	<u>Reminder:</u> Sand bags should be repaired and replaced regular at the Area A's u- channel.	Follow-up status will be provided in the next reporting month.
Noise	N/A	N/A	N/A
Tree Protection/ Landscape and Visual	N/A	N/A	N/A
Air Quality	24 September 2013	<u>Reminder:</u> The Cement next to the mixer should be covered properly to prevent dust emission (Area B)	The cement was covered properly on 2 October 2013.
	6 August 2013	<u>Reminder:</u> Drip tray should be cleared regularly to prevent accumulation of mud at Area A.	The Contractor has rectified the issue of the drip trays on 17 September 2013.
	16 August 2013	Observation: The oil drums, air compressor and chemical containers should be contained by drip trays at Area A and B. The existing drip trays should be properly maintained and sealed off, and with the accumulated mud cleared.	The identified oil drums were removed, and the identified drip tray was sealed off at the side on 20 August 2013. The Contractor has rectified the issue of the drip trays on 17 September 2013.
Waste / Chemical Management	3 September 2013	<u>Reminder:</u> Properly clear the stand water in the drip trays in Area A and B; The Contractor was reminded to clear the oil in the drip tray in Area B as chemical waste and dispose of properly.	The Contractor has rectified the issue of the drip trays on 17 September 2013.
	10 September 2013	Observation: The crane in Area B has oil leakage and require cleaning up	The oil stain was removed on 17 September 2013.
	10 September 2013	Reminder: Water and oil in the drip trays should be cleared at Area A and B.	The Contractor has rectified the issue of the drip trays on 17 September 2013.
	17 September 2013	Observation: Oil should be cleared from the surface floor at Area A	No oil stain was observed on the surface on 24 September 2013.
	17 September 2013	<u>Reminder:</u> The mud in the bunding area for the AquaSed's chemical containers should be cleared to prevent	Mud was cleared from the bunding area on 2 October 2013.

Parameters	Date	Observations and Recommendations	Follow-up
		chemical leakage at Area A	
	24 September 2013	Observation: Mud should be cleared from the bunding area of the AquaSed to prevent chemical leakage at Area A	Mud was cleared from the bunding area on 2 October 2013.
	24 September 2013	Observation: Drip tray should be properly sealed off to prevent chemical leakage at Area A	The drip tray was sealed off properly on 2 October 2013.
	24 September 2013	Observation: Chemical leakage was observed in the drilling machine at Area B.	The Contractor has rectified the condition of the drilling machine and prevented further leakage on 2 October 2013.
Permits/Licenses	N/A	N/A	N/A

#### 7 ENVIRONMENTAL NON-CONFORMANCE

#### **Summary of Exceedances**

7.1 No exceedance of monitoring results was recorded in the reporting period. The summary of exceedance is provided in **Appendix I**.

#### **Summary of Environmental Non-Compliance**

7.2 No environmental non-compliance was recorded in the reporting period.

#### **Summary of Environmental Complaint**

7.3 No environmental Project-related complaint was received in the reporting month. The Cumulative Complaint Log since the commencement of the Project is presented in **Appendix J**.

#### Summary of Environmental Summon and Successful Prosecution

7.4 There was no successful environmental prosecution or notification of summons received since the Project commencement. The Cumulative Log for environmental summon and successful prosecution since the commencement of the Project is presented in Appendix J.

## 8 FUTURE KEY ISSUES

#### Key Issues in the Coming Month

- 8.1 Key issues to be considered in the coming month include:
  - Handling of waste water arising from pre-drilling works;
  - Dust control during loading of materials and excavation;
  - Runoff control at the stockpiling and pilling area during rainstorm;
  - Oil leakage from equipment;
  - Noise nuisance generated by on-site construction and demolition works; and
  - Protection of retained trees within construction site.
  - Maintaining the sand bags at the u-channel to prevent muddy run-off from entering

#### Monitoring Schedule for the Next Month

8.2 The tentative construction noise monitoring schedule for the next month is shown in **Appendix E**.

#### **Construction Programme for the Next Month**

- 8.3 A tentative construction programme is provided in **Appendix A**. The major construction activities in the coming month will include:
  - Site clearance;
  - Site formation;
  - Site surveying,
  - Pre-drilling,
  - Socket H-piling,
  - Import filling materials for embankment works
  - Embankment works,
  - Manholes excavation
  - Tree transplanting works

#### 9 CONCLUSIONS

#### Conclusions

- 9.1 This Monthly Noise Monitoring Report presents the EM&A works undertaken during the period from 1 September to 30 September 2013 since major construction works for Contract 1117 commenced on 1 March 2013 in accordance with approved EM&A Programme for PHD Modification Works and the requirement under FEP-24/004/1998/I.
- 9.2 As of this reporting period, there is no record of any project changes from that originally proposed as described in the latest Environmental Review Report (ERR) for this Works Contract 1117.
- 9.3 No exceedance of monitoring results was recorded in the reporting period.
- 9.4 There was no environmental complaint, prosecution or notification of summons received.
- 9.5 The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

#### Recommendations

9.6 According to the environmental audits performed in the reporting month, the following recommendations were made:

#### Water Quality

- Sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly during the wet season;
- Temporary Ditches should be used for diverting runoff to treatment before disposal;
- Bunding should be provided to confine the runoff in site area during rainstorm, particularly along the drainage channel; and
- U-channel should be maintained by regularly removing trapped mud and providing coverage to the channel wherever possible.

#### Waste/Chemical Management

- Good site practice of providing drip trays for temporary use of chemicals is recommended to sustain. Drip trays should be properly maintained; and
- Proper maintenance should be provided to equipment in site to prevent oil leakage.


#### Air Quality


- Proper covering of stockpile, especially cement, should be provided to reduce dust generation; and
- Adequate water spraying should be provided at haul road to reduce dust generation.


#### **Construction Noise Impact**

• Minimise noise nuisance to the nearby residential area by utilising noise barriers to shield off mechanical equipments.

FIGURES







APPENDIX A TENTATIVE CONSTRUCTION PROGRAMME

117 - Pat Heung Depot Modification Works (130301) Milestone & Completion Obligation Area A Design in Area A Works submission in Area A J Instrumentation and Monitoring Point Installation	22-Oct-12 A 22-Oct-12 A 22 Oct-12 A	29-Oct-17	Q4	Q1	Q2	Q3 22-Oct-1			21	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	·
Area A Design in Area A Works submission in Area A														7 1 1		1 1 1	1 1	1
Nergen in Area A		29-Oct-17				22-Oct-1 22-Oct-1			: :	<u></u>		<u>+++</u>			<u></u>	<u>+ + +</u>		26-Feb-
🍟 Works submission in Area A	22-Oct-12 A 02-Apr-13	26-Feb-15 12-Aug-13				22-061-1		02-/	Apr 13		12-Aug-13	3				1 1 1	1	20-Feb-
	25-Feb-13 A	12-Oct-13						25-Feb-13 A			1 1 7	12-Oct-13						
	25-Mar-13 A	18-May-13						25-Mar	13 A	18-Ma	iy-13							
Option 1 Cable Containment Works in Area A (Drawpit A3 & A5)	21-Jan-13 A	16-Apr-14						an-13 A	. : :				42	16-Apr-14				
Lutilities Diversion Construction Works in EMU Building Extension (EMU)	14-Feb-13 A 24-Dec-12 A	08-Nov-13 31-Jan-15					24-Dec-12	4-Feb 13 A				08-Nov-	13				3	1-Jan-15
BS / EM Works	13-Feb-14	27-Jan-15										13-Feb	b-14 🗖				i i	7-Jan-15
EMU Extension (BS 1st Fix)	13-Feb-14	15-Jul-14										13-Feb	b-14		15-Jul-14			1
EMU Extension (BS 2nd Fix)	05-Jul-14	20-Oct-14												05-Jul-14		20-Oc		
Ancillary E&M Plant Building	13-Feb-14 12-Nov-14	07-Oct-14 24-Jan-15										13-Feb	o-14		42.5	07-Oct-1		-Jan-15
EMU Extension & Ancillary E&M Plant Building Testing & Commissioning (Building Services) Works in Existing EMU Building	06-Jun-13	13-Dec-14							06	Jun-13					12-14		13-Dec-14	- i - i -
A&A Works (Builder)							1	++						( t t				1
BS / EM Works	06-Jun-13	13-Dec-14								Jun-13 🗖							13-Dec-14	4
Phase A	06-Jun-13	13-Aug-13							06	Jun-13	13-Aug-13	1	00.14-					
Phase B Area A External Works	09-May-14 31-Mar-13	13-Dec-14 26-Feb-15						31-M	/ar-13	<u> </u>		<u> </u>	09-Ma	/-14	<u> </u>	: : :	13-Dec-14	4 26-Fet
Works at E100 Road T-Junction (EMU TTM Stage 3)	17-Apr-14	03-Jul-14					···						17-Apr-14	(	03+Jul-14			20101
Works at E100 Road T-Junction (EMU TTM Stage 4)	04-Jul-14	28-Aug-14												04-Jul-14		8-Aug-14		
Tana A Exteranl Works Near Noise Barrier No 1	17-Apr-14	20-Nov-14											17-Apr-14	( <del></del>	<del></del>	2	20-Nov-14	
Area A Exteranl Works Near EMU Extension	04-Nov-14	26-Feb-15													04-No	ov-14	_	26-Fet
Systemwide Cable Containment inside Area A	31-Mar-13	20-Nov-13						31-N	/lar-13			20-No	IV-13	·				
General Area Performante Contraction Contraction Contraction Contraction Performante Contraction Contr	26-Nov-12 A	13-Jul-13				26-	Nov-12 A				<b>1</b> 3-Jul-13							
General Submission     Works submission in General Area	26-Nov-12 A	13-Jul-13				26-	Nov-12 A				13-Jul-13							
Construction Works in External Area																		
Area A																		
Area B - Loco Shed Reprovision/ New Training Track/ IMB/ Pway Workshop and Associated Works	22-Oct-12 A	19-Nov-15				22-Oct-1		L. L. I										
Section of Works - Loco Shed Reprovision	02-Jan-13 A	26-Feb-14					02-Jan-1						26-F	Feb-14				
Contract Key Dates           Participation         Participation           Participation         Participation	02-Apr-13 02-Jan-13 A	02-Apr-13 08-Jun-13					02-Jan-1		Apr 13 1 0		-Jun-13							
Procurement & Deliveries	25-Mar-13 A	30-Aug-13					02-5411-1	25-Mar-	-13 A		-3un-13 30-Aug	a-113						
Construction Works	11-Mar-13 A	26-Feb-14					1	11-Mar-13					26-1	Feb-14	1	1		ᠠ-
New Fuel Station - Works Area W5A	11-Mar-13 A	09-Sep-13						11-Mar-13	A .	÷	09-S	iep-13						
Extenal Civil Works	11-Mar-13 A	06-Jul-13						11-Mar-13	A .		06-Jul-13							
BS Installation Works	08-Jul-13	03-Sep-13								08-Ju⊩13								
🍓 Interfacing Coordination 🌄 New Loco Shed - Works Area W5C	03-Sep-13 03-Sep-13	09-Sep-13 26-Feb-14						+			-Sep-13 🖬 09-S	sp-13	26-5	Feb-14	-+++			-++
Extenal Civil Works	03-Sep-13	04-Nov-13									-Sep-13	04-Nov-1						
Structural Works	28-Sep-13	11-Dec-13									28-Sep-13	11-	-Dec-13					
BS Installation Works	12-Dec-13	26-Feb-14									12-	Dec-13	26-	eb-14				
- Interfacing Coordination	11-Dec-13	11-Dec-13										Dec-13   11-		<u>,</u> ,,				
AVMB Building - Works Area W5B	22-Oct-13	25-Jan-14									22-Oct-13		25-Jan-14					
- ABWF Works - BS Installation Works	22-Oct-13 12-Dec-13	22-Nov-13 25-Jan-14										22-No	ov-13 25-Jan-14					
Section of Works - IMB, Pway Workshop and Assoicated EVA	21-Jan-13 A	19-Nov-15					21-Ja	n-13 A			12		25-0011-14		<u> </u>			<u> </u>
Contract Key Dates																		
Pesign Deliverable	21-Jan-13 A	20-Dec-13					21-Ja	n-13 A 🗖				2	20-Dec-13		1			
Procurement & Deliveries	02-Apr-13	14-Sep-13							Apr-13 🗖	+ + +	14-5	Sep-13						
	21-Jan-13 A	19-Nov-15					21-Ja	1 1 1	: :						Service of			1 1
🌄 Extenal Civil Works 📲 Works Area W6	21-Jan-13 A 10-Apr-13	17-Jun-14 27-Jul-13					21-Ja	in-13 A 🗖	)-Apr-13		27-Jul-13				17-Jun-14			
📲 Works Area W6A	27-May-13	26-Jun-13								y-13 📩				·	++			
Works Area W6B	30-Aug-13	30-Oct-13										30-Oct-13	3					
📲 Works Area W6C	20-May-14	17-Jun-14											20-M	lay-14 💻	17-Jun-14			
Horks Area W6D	22-Jun-13	29-Aug-13								2-Jun-13 📫	29-Aug							
Systemwide Cable Diversion (Red)	03-Jun-13	15-Aug-13								un-13				·				
🋂 New Training Track - Works Area W6A 🋂 Long Weld Rail Storage Paltform - Works Area W6D	13-Jun-13 21-Aug-13	30-Aug-13 19-May-14							13	-Jun-13	30-Aug ug-13	-1,3		19.1	Иву-14			
	29-Jul-13	19-Nov-15								29-Jul-1						<u>;;;;</u>	<u> </u>	: :
	29-Jul-13	13-Nov-13								29-Jul-1	13	13-Nov-	-13					
Horks Area W6B	14-Nov-13	05-Feb-14									14-Nov-		05-Feb	14				
Building Construction Works	06-Feb-14	19-Nov-15										06-Feb-	-14	l laz elece				03-Feb-15
🏪 TX Room 🖶 Lift Shaft	07-Jul-14 13-Aug-14	03-Feb-15 07-Mar-15												07-Jul-14	Aug-14	<u> </u>		3-Feb-15
ABWF Works	14-Nov-14	19-Aug-15												13-74	1 1	Nov-14	<u> </u>	07-10
Internal ABW F Works	14-Nov-14	19-Aug-15														Nov-14		
External ABWF Works	14-Nov-14	15-Jul-15												·		Nov-14		
BS Installation Works	14-Nov-14	19-Nov-15													14-N	Nov-14		÷
Ground Level																		
U1 Level	31-Oct-13	10 Con 15									31-Oct-13				<u> </u>			
阳 Pway Workshop 📲 Over Head Crane - Works Area W6/ W6B/ W6D	31-Oct-13 31-Oct-13	12-Sep-15 23-Mar-15						+			31-Oct-13 31-Oct-13					·	····	2
Building Construction Works	18-Aug-14	12-Sep-15									0,000,00			18-	Aug-14			
Area C - East Stabling Silding/ Noise Barrier 3 & 4/ Extg A100 Rd/ Extg Loco Shed/ OHL Reprovision	22-Oct-12 A	23-Mar-15				22-O¢t-1	2A 💻							<del></del>				2
Section of Works - East Stabling Sliding (Area C)	01-Nov-12 A	23-Mar-15				01-Nov-	12 A			<del></del>				<del></del>		+++++++++++++++++++++++++++++++++++++++		23
Contract Key Dates		10 - 1 V								<u></u> _			<u></u>	·				
Design Deliverable	18-Feb-13 A	12-Feb-14					1	18-Feb-13 A	10.04-	13	10 10 10		12-Feb	)-14				
Procurement & Deliveries Construction Works	16-May-13 01-Nov-12 A	10-Jul-13 23-Mar-15				01-Nov-	12 A		16-May-		10-Jul-13							23
Works Area W11	21-Jan-13 A	30-Apr-13				01-100		n-13 A		30-Apr-13	3							
Works Area W12	21-Jan-13 A	30-Apr-13						h-13 A 💻		30-Apr-13	3							
works Area W13	02-Apr-13	30-May-13						02-/	Apri-13 💻	30-N	/lay-13							
→ All Projects ✓ ✓ Summary			• •				Page	1 of 2										

		05-Apr-13 15:18									:18					
Q2	20	015	Q3			Q4			Q1		20 Q2	16		Q3		Q4
15																
			[													
15																
15											 					
15																
							ļ				 					
			j			_	19-N	ov-15			 					·
·											 					
							19-No	ov-15								
							ļ				 					
:	:	:	:	:	_	_	19-N	ov-15								
1	 						†				 					
							19-No	ov-15								
							19-No	ov-15							[	
r-15																
:				19-Ai												
		-	15-Jul	19-Aı - 15	ig-15						 					
-							19-N	ov-15								
Mar-15	{	{	}	1	2-Sep	-15					 					
var-15	1	_	_	1	2-Sep	-15										
Mar-15																
vlar-15																
Mar-15																
:											-				0.7.1	<b>.</b>
											YU۱؛	acl	e C	orp	ora	tion

																					05	-Apr-13 15:
WBS Name	Start	Finish			2	2012			2	2013			20	14				2015			2016	
			Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3 (
🌄 East Stabling Silding	01-Nov-12 A	06-Oct-14				01-Nov-1	2A								06-Oct-14							
💾 Existing A100 Road	28-Dec-13	14-May-14									28-Dec-13		14-Ma	y-14								
noise Barrier - Location 3	27-Feb-14	06-Oct-14									- i - i	-Feb-14			06-Oct-14							
	27-Feb-14	24-Apr-14										· · · · · · · · · · · · · · · · · · ·	24-Apr-14									
🖶 Midle Slope (Retaining Walls)	27-Feb-14	17-Sep-14		1 1 1	1 1 1	1 1 1	1 1 1				27	Feb-14			17-Sep-14			1 1 1				+ $+$ $+$ $+$
	25-Apr-14	06-Oct-14										25+Apr-14		; ;	06-Oct-14							
Noise Barrier - Location 4	29-Jun-13	23-Mar-15							29-Jun-13		+ + +						23-Mar-15					
Tst Bay construction	29-Jun-13	20-Dec-13							29-Jun-13			20-Dec-13										
The second secon	20-Dec-13	28-May-14									20-Dec-13 🗖		28-1	/lay-14								
The second secon	28-May-14	31-Oct-14										28-1	lay-14		31-Dct-1							
4th Bay construction	31-Oct-14	23-Mar-15												31-Oc	t+14		23-Mar-15					
🖷 Area D - A 100 Rd Ext. / Train Wash Plant & Bldg/ Noise Barrier 2 & 4/ Opt 3 - Slope Improvement	22-Oct-12 A	05-Aug-15				22-O¢t-12	A 🗖	<u></u>			<u></u>							05 A	ug-15			
Section of Works - East Stabling Sliding (Area D)	18-Feb-13 A	05-Aug-15					18-Fe	eb-13 A										05-A	ug-15			
The sign Deliverable	11-Mar-13 A	13-Aug-14					11	1-Mar-13 A 🛛 🗖						13-Au	ığ-14							
Contract Key Dates																						
Procurement & Deliveries																						
Construction Works	18-Feb-13 A	05-Aug-15					18-Fe	ebi-13 A 📫										05-A	ug-15			
4 Works Area W9																						
📮 Works Area W10/ 10A/ 10B/ 10C																						
📮 Option 1 - Systemwide Cable Diversion (Red) - A64 D rawpit	18-Feb-13 A	13-Nov-13					18-Fe	eb-13 A		*	13-No	v-13										
🖷 OHL Reprovision - Adjacent to WRL Main Line	28-Dec-13	05-Aug-15									28-Dec-13							05-A	ug-15			
	25-Feb-13 A	16-Apr-13					25-F	eb-13 A 🛑	6-Apr-13													
📮 A100 Road Extension	02-Apr-13	17-Jun-15			1 1 1	1 1 1	1 1 1	02-Apr-13			1 <u>1</u> 1	· · · ·		i				17-Jun-15				
Noise Barrier - Location 2	11-Jul-14	05-Aug-15											11-Jul-14					05-A	ug-15			
Noise Barrier - Location 5	22-Jun-13	06-Jul-15						1 1 1 1	22-Jun-13	· · · · · · · · · · · · · · · · · · ·		******************						06-Jul-15				
Pipe Jacking - North (Red)	17-Jul-13	14-Dec-13							17-Jul-			14-Dec-13										
Pipe Jacking - North (Blue)	16-Dec-13	30-May-14									16-Dec-13		30-1	May-14								

✓ → All Projects ✓ → Summary	Page 2 of 2	
WBS Elements below Project		

?Oracle Corporation

APPENDIX B EVENT AND ACTION PLAN

#### Event and Action Plan for Noise Monitoring during Construction Phase

Event	Action						
	ET		IEC		ER		Contractor
Action	1. Notify IEC, Contactor, and ER;	1.	Review the investigation	1.	Confirm receipt of notification of	1.	Investigate the complaint and
Level	2. Discuss with the ER, IEC, and Contractor		results submitted by the		failure in writing;		propose remedial measures;
	on remedial measures required; and		contractor; and	2.	Notify Contractor, IEC and ET;	2.	Report the results of investigation
	3. Increase monitoring frequency to check	2.	Review and advise the	3.	Review and agree on the remedial		to the IEC, ET and ER;
	mitigation effectiveness.		ET and ER on the		measures proposed by the	3.	Submit noise mitigation proposals
			effectiveness of the		Contractor; and		to ER with copy to the IEC and ET
			remedial measures	4.	Supervise implementation of		within 3 working days of
			proposed by the		remedial measures.		notification; and
			Contractor.			4.	Implement noise mitigation
							proposals.
Limit	1. Notify IEC, EPD and Contractor;	1.	Check monitoring data	1.	Confirm receipt of notification of	1.	Identify source and investigate
Level	2. Repeat measurement to confirm findings;		submitted by the ET;		failure in writing;		the causes of exceedance;
	3. Increase monitoring frequency;	2.	Check the Contractor's	2.	Notify Contractor, IEC and ET;	2.	Take immediate action to avoid
	4. Carry out analysis of Contractor's working		working method;	3.	In consultation with the ER and IEC,		further exceedance;
	procedures to determine possible mitigation	3.	Discuss with the ER, ET,		agree with the Contractor on the	3.	Submit proposals for remedial
	to be implemented;		and Contractor on the		remedial measures to be		actions to ER with copy to IEC
	5. Arrange meeting with the IEC, Contractor		potential remedial		implemented;		and ET within 3 working days;
	and ER to discuss the remedial measures		measures; and	4.	Supervise the implementation of	4.	Implement the agreed proposals;
	to be taken;	4.	Review and advise the		remedial measures; and	5.	Revise and resubmit proposals if
	6. Inform IEC, ER, EPD the causes and		ET and ER on the	5.	If exceedance continues, consider		problem still not under control;
	actions taken for the exceedances; and		effectiveness of the		what portion of the work is		and
	7. Assess effectiveness of Contractor's		remedial measures		responsible and instruct the	6.	Stop the relevant portion of works
	remedial actions and keep IEC, EPD and		proposed by the		Contractor to stop that portion of		as determined by the ER until the
	ER informed of the results.		Contractor.		work until the exceedance is abated.		exceedance is abated

APPENDIX C COPIES OF CALIBRATION CERTIFICATES

## **Certificate of Calibration**



#### **Equipment Details**

Instrument ManufacturerPulsar Instruments plcInstrument TypeModel 93DescriptionSound Level MeterSerial NumberB22487

#### **Calibration Procedure**

The instrument detailed above has been calibrated to the publish test and calibration data as detailed in the instrument hand book, using the techniques recommended in the latest revisions of the International Standards IEC 61672-1:2002, IEC 60651:1979, IEC 60804:2001, IEC 61260:1995, IEC 60942:1997, IEC 61252:1993, ANSI S1.4-1983, ANSI S1.11-1986 and ANSI S1.43-1997 where applicable.

Sound Level Meters: All Calibration procedures were carried out by substituting the microphone capsule with a suitable electrical signal, apart from the final acoustic calibration.

#### **Calibration Traceability**

The equipment detailed above was calibrated against the calibration laboratory standards held by Cirrus Research plc. These are traceable to International Standards {A.0.6}. The standards are:

Microphone Type	B&K4180	Serial Number	1893453	Calibration Ref.	S 6009
Pistonphone Type	B&K4220	Serial Number	613843	Calibration Ref.	S 5964

Calibrated by

Calibration Date Calibration Certificate Number

04 January 2013 203044

This Calibration Certificate is valid for 12 months from the date above.

Pulsar Instruments plc, The Evron Centre, John Street, Filey, North Yorkshire, YO14 9DW Telephone: +44 (0) 1723 518011 Fax: +44 (0) 1723 518043 Email: sales@pulsarinstruments.com

## **Certificate of Calibration**



#### **Equipment Details**

Instrument ManufacturerPulsar Instruments plcInstrument TypeModel 105DescriptionAcoustic CalibratorSerial Number64958

#### **Calibration Procedure**

The acoustic calibrator detailed above has been calibrated to the published data as described in the operating manual. The procedures and techniques used to follow the recommendations of the IEC standard Electroacoustics – Sound Calibrators IEC 60942:2003, IEC 60942:1997, BS EN 60942:1998 and BS EN 60942:2003 where applicable.. The calibrator's main output is 94.00 dB (1 Pa) and this was set within the 0.01 dB resolution of the test system, i.e. one hundredth of a decibel. Numbers in {parenthesis} refer to the paragraph in IEC 60942.

#### **Calibration Traceability**

The calibrator above was calibrated against the calibration laboratory standards held by Cirrus Research plc. These are traceable to International Standards {A.0.6}. The standards are:

Incov are naveaure to m					
Microphone Type	B&K4180	Serial Number	1893453	Calibration Ref.	S 6009
Pistonphone Type	B&K4220	Serial Number	613843	Calibration Ref.	S 5964

Calibration Climate Conditions The climatic test conditions were all maintained within the permitted limits of IEC 60942:1997.					
Temperature	{B.3.2}	Permitted band 15°C to 25°C			
Humidity	{B.3.2}	Permitted band 30% to 90% RH			
Static Pressure	{B.3.2}	Permitted band 85 kPa to 105 kPa			
Ambient Noise Level	{B.3.3.6}	Max permitted level 64 dB(Z)			

#### **Measurement Results**

The figures below are the Calibration Laboratory test limits for this model calibrator and have a smaller tolerance than those permitted in IEC 60942.

94 dB Output	94.00 dB	Permitted band	93.95 to 94.05dB
94 dB Output	dB	Permitted band	103.80 to 104.30dB
Frequency	1000 Hz	Permitted band	990 to 1010Hz

#### Uncertainty

With an uncertainty coefficient of $k=2$ , i.e. a 95% confidence level, the uncertainty of each measure is						
94 dB Output	± 0.13 dB	104 dB Output	$\pm 0.14 \text{ dB}$			
Frequency	± 0.1 Hz	Level Stability	± 0.04 dB			

Calibrated by

Calibration Date Calibration Certificate Number

12 December 2012 202725

This Calibration Certificate is valid for 12 months from the date above.

Pulsar Instruments plc, The Evron Centre, John Street, Filey, North Yorkshire, YO14 9DW Telephone: +44 (0) 1723 518011 Fax: +44 (0) 1723 518043 Email: sales@pulsarinstruments.com

APPENDIX D UPDATED ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

ERR <sup>(1)</sup>	ID		Otatus
Ref.	No.	Recommended Mitigation Measures	Status
Ecology	(Const	ruction Phase)	
S7.6.2	-	Tree Felling and Vegetation Clearance	
		Tree felling and compensatory planting will be implemented in accordance with the requirements of ETWB TCW No. 3/2006 as far as practicable.	۸
		Water Quality	
		Good construction site practices as required in ProPECC PN1/94 will be followed as appropriate. Implementation of some good construction practices are presented as follows:	
		Containment of silt runoff within the site boundary;	^
		Appropriate storage and disposal of chemicals and chemical waste and the provision of sanitary facilities for on-site workers;	^
		• Erection of temporary geo-textile silt or sediment fences/oil traps around any earth-moving works to trap any sediments and prevent them from entering watercourses;	^
		Avoidance of soil storage against trees or close to water bodies;	^
		No on-site burning of waste; and;	^
		Waste and refuse in appropriate receptacles.	۸
Landsca	pe & Vi	sual (Construction Phase)	
S9.11	-	The following good site practices and measures have been recommended:	
		Re-use of Existing topsoil and fill generated from site	
		<ul> <li>For soil conservation, existing topsoil shall be re-used where possible for new planting areas within the project. The construction program shall consider using the soil</li> </ul>	^
		removed from one phase for backfilling another. Suitable storage ground, gathering ground and mixing ground may be set up on-site as necessary.	^
		<ul> <li>To maximise protection to existing trees, ground vegetation and the associated under storey habitats, construction contracts may designate "No-intrusion Zone"</li> </ul>	
		to various areas within the site boundary with rigid and durable fencing for each individual no-intrusion zone. The contractor should closely monitor	^
		and restrict the site working staff from entering the "no-intrusion zone", even for indirect construction activities and storage of equipment.	
		<ul> <li>All retained trees should be recorded photographically at the commencement of the Contract, and carefully protected during the construction period.</li> </ul>	
		• All retained trees should be recorded photographically at the commencement of the contract, and carefully protected during the construction period. Detailed tree protection specification shall be allowed for and included in the Contract Specification, which specifies the tree protection requirement,	^
		submission and approval system, and the tree monitoring system,	
		שטוווששטור מוע מאדוטאמו ששוביוו, מוע נווב נובב ווטוונטוווט ששוביוו,	

## Appendix D - MTR Works Contract 1117–Summary of Environmental Mitigation Implementation Schedule

ERR <sup>(1)</sup> ID			
Ref.	No.	Recommended Mitigation Measures	Status
		• In addition, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works sites.	٨
Table 9.7	CM1	Site Hoarding	
	OWN	Erection of solid screen during construction stage to prevent undesirable views of the construction site from visually sensitive areas.	٨
Table 9.7	CM2	Management of facilities on work sites	
		To provide proper site management of the facilities on the sites, give control on the height and disposition/ arrangement of all welfare facilities and construction plant on site to	^
		minimise landscape and visual impacts to adjacent VSRs and existing/retained site features.	
Table 9.7	CM3	Construction programme	
		Employ construction techniques which assist in streamlining construction programme, minimise the duration of plant operations. Consider prefabrication of building elements	^
		offsite to minimise on site works and construction period.	
Constru	ction D	ust Impact	
S6.3.3	-	The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation potential dust impacts. 8-time watering per day on	^
		exposed worksites is recommended during construction phase to further alleviate the potential construction dust impacts.	
S6.3.3	-	• Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed	*
		or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;	
		Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;	^
		A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones.	^
		• The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from	^
		the vehicle;	
		• Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle	^
		washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcore;	
		• When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided and properly maintained as far as practicable along the	^
		site boundary with provision for public crossing; Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly	

ERR <sup>(1)</sup>	ID	Personmended Mitigation Measures			
Ref.	No.	Recommended Mitigation Measures	Status		
		maintained throughout the construction period;			
		• The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;	۸		
		• Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust	۸		
		suppression chemical continuously;			
		• Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so	۸		
		as to maintain the entire surface wet;			
		• Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the	N/A <sup>(2)</sup>		
		scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;			
		Any skip hoist for material transport should be totally enclosed by impervious sheeting;	۸		
		• Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface	۸		
		stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.			
Constru	ction Ai	rborne Noise			
S5.5.6	-	Implement the following good site practices:			
		Louvres should be orientated away from adjacent NSRs, preferably onto the main line of WRL which are less sensitive.	N/A <sup>(2)</sup>		
		• Direct noise mitigation measures including silencers, acoustic louvers and acoustic enclosures should be allowed for in the design for the maintenance buildings, plant	N/A <sup>(2)</sup>		
		buildings and workshops.			
		• The façade and doors for these plant / workshops would have adequate sound insulation properties to minimise the noise emanating through the building fabric to	۸		
		acceptable level.			
		• Acoustic treatments such as silencer, acoustic louvers, noise barriers and acoustic enclosures should be installed for the existing equipment where necessary to minimise	N/A <sup>(2)</sup>		
		the cumulative noise impacts on the NSRs.			
Water Q	uality (C	Construction Phase)			
S12.5	-	In accordance with the Practice Noise for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN1/94), construction			
		phase mitigation measures shall include the following:			

## Appendix D - MTR Works Contract 1117–Summary of Environmental Mitigation Implementation Schedule

ERR <sup>(1)</sup>	ID		01.1
Ref.	No.	Recommended Mitigation Measures	Status
		Construction Runoff and Site Drainage	
		• At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and	^
		sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be	
		provided on site to direct storm water to silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the contractor prior to the	
		commencement of construction.	
		• The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the	۸
		runoff discharge into an appropriate watercourse, through a site/sediment trap. The sediment/silt traps should be incorporated in the permanent drainage channels to	
		enhance deposition rates.	
		• The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt/sand traps	N/A <sup>(2)</sup>
		should be 5 minutes under maximum flow conditions. Sizes may vary depending upon the flow rate, but for a flow rate of 0.1m <sup>3</sup> /s a sedimentation basin of 30m <sup>3</sup> would be	
		required and for a flow rate of 0.5 m3/s the basin would be 150 m3. The detailed design of the sand/silt traps shall be undertaken by the Contractor prior to the	
		commencement of construction.	
		• All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of	۸
		earthworks where practicable. Exposed slope surfaces should be covered by tarpaulin or other means.	
		• The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water flows, and all traffic areas and access roads protected by coarse	N/A <sup>(2)</sup>
		stone ballast. An additional advantage accruing from the use of crushed stone is the positive traction gained during prolonged periods of inclement weather and the	
		reduction of surface sheet flows.	
		• All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and	#
		particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas.	
		• Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, they should be dug and	N/A <sup>(2)</sup>
		backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal	
		facilities.	
		• Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m <sup>3</sup> should be covered with tarpaulin or similar fabric during	۸

ERR <sup>(1)</sup>	ID		<b>a</b>
Ref.	No.	Recommended Mitigation Measures	Status
		rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	
		• Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being	۸
		washed into the drainage system and storm runoff being directed into foul sewers.	
		• Precautions be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after	N/A <sup>(2)</sup>
		rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially	
		for areas located near steep slopes.	
		• All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately	۸
		designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and	
		removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the	
		public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	
		• Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to	N/A <sup>(2)</sup>
		prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing	
		during heavy rain.	
S12.5.1.2	-	Sewage Effluent	
		• Portable chemical toilets and sewage holding tanks are recommended for handling the construction sewage generated by the workforce. A licensed contractor should be	۸
		employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.	
S12.5.1.3	-	Accidental Spillage	
		• In order to prevent accidental spillage of chemicals, proper storage and handling facilities should be provided. All the tanks, containers, storage area should be bunded	*
		and the locations should be locked as far as possible from the sensitive watercourse and storm water drains. The Contractor should register as a chemical waste producer	
		if chemical wastes would be generated. Storage of chemical waste arising from the construction activities should be stored with suitable labels and warnings. Disposal of	
		chemical wastes should be conducted in compliance with the requirements as stated in the Waste disposal (Chemical Waste) (General) Regulation.	
Waste Ma	anagem	nent (Construction Waste)	

ERR <sup>(1)</sup>	ID		
Ref.	No.	Recommended Mitigation Measures	Status
S11.5.1	-	A trip-ticket system should be established and will comply with the Waste Disposal (Charges for Disposal of Construction Waste) Regulation to monitor the disposal of public fill	٨
		and solid wastes at public filling facilities and landfills, and to control fly-tipping.	
S11.5.1	-	<u>C &amp; D Material</u>	
		Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement;	^
		Carry out on-site sorting;	^
		Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;	^
		• Adopt "Selective Demolition" technique to demolish the existing structures and facilities with a view to recovering broken concrete effectively for recycling purpose, where	N/A <sup>(2)</sup>
		possible;	
		Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; and	^
		• Implement an enhanced Waste Management Plan, which become a part of the Environmental Management Plan in accordance with "ETWBTC (Works) No. 19/2005 –	^
		Waste Management on Construction Site", to encourage on-site sorting of C&D materials and to minimize their generation during the course of construction.	
		• In addition, disposal of the C&D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal	^
		sites to the Project Proponent and get its approval before implementation.	
S11.5.1	-	C&D Waste	
		• Standard formwork or pre-fabrication should be used as far as practicable in order to minimise the arising of C&D materials. The use of more durable formwork or plastic	^
		facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. Metal hoarding should be used to enhance	
		the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage.	
		• The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and stored in different containers or	^
		skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel	
		reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage.	
S11.5.1	-	General Refuse	
		General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes. A reputable waste collector	٨

ERR <sup>(1)</sup>	ID		
Ref.	No.	Recommended Mitigation Measures	Status
		should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest	
		and litter impacts. Burning of refuse on construction sites is prohibited by law.	
		• Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their	^
		deposit should be provided if feasible.	
		• Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme should be	
		considered by the Contractor. In addition, waste separation facilities for paper, aluminium cans, plastic bottles etc., should be provided.	
S11.5.1	-	Chemical Waste	
		Chemical waste producers should be registered with EPD. For those processes which generate chemical waste, the Contractor shall identify any alternatives that generate	
		reduced quantities or even no chemical waste, or less dangerous types of chemical waste.	
		Chemical waste should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows.	
		Containers used for storage of chemical wastes should:	
		• Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed;	*
		Have a capacity of less than 450 L unless the specification have been approved by EPD; and	N/A <sup>(2)</sup>
		• Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Regulations.	^
		The storage area for chemical wastes should:	
		Be clearly labelled and used solely for the storage of chemical wastes;	^
		• Be enclosed on at least 3 sides;	^
		• Have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the	*
		area, whichever is greatest;	
		Have adequate ventilation;	۸
		• Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste, if necessary); and	^
		Be arranged so that incompatible materials are adequately separated.	^
		Disposal of chemical waste should:	

ERR <sup>(1)</sup>	ID	Recommended Mitigation Measures	Status
Ref.	No.		Oluluo
		Be via a licensed waste collector; and	۸
		• Be to a facility licensed to receive chemical waste, such as the CWTC which also offers a chemical waste collection service and can supply the necessary storage	۸
		containers; or	
		Be to a re-user of the waste, under approval from EPD.	N/A <sup>(2)</sup>

Remarks:

- (1) The latest Environmental Review Report (ERR) for Pat Heung Depot Modification Works is referred in preparation of this summary.
- ^ Compliance of mitigation measure X Non-compliance of mitigation measure
  - Non-compliance but rectified by the contractor
  - \* Recommendation was made during site audit but improved/rectified by the contractor.
  - # Recommendation was made during site audit but not yet improved/rectified by the contractor.

 $N/A^{(1)}$  Not Applicable  $N/A^{(2)}$  Not Applicable at this stage

APPENDIX E ENVIRONMENTAL MONITORING SCHEDULE

# Contract No. SCL 1117 Pat Heung Depot Modification Works Tentative Impact Noise Monitoring Schedule for September 2013

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Sep	2-Sep	3-Sep	4-Sep	5-Sep	6-Sep	
				<u>Noise</u> (1) at NM1, NM2 & NM3A		
8-Sep	9-Sep	10-Sep	11-Sep	12-Sep	13-Sep	14-Sep
				<u>Noise</u> (1) at NM1, NM2 & NM3A		
15-Sep	16-Sep	17-Sep	18-Sep	19-Sep	20-Sep	21-Sep
			<u>Noise</u> (1) at NM1, NM2 & NM3A			
22-Sep	23-Sep	24-Sep	25-Sep	26-Sep	27-Sep	28-Sep
			<u>Noise</u> (1) at NM1, NM2 & NM3A			
29-Sep	30-Sep					

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Noise Monitoring Station:

NM1 - Tourmaline Villa

NM2 - Kam Po Road

NM3A - Tai Kek Tsuen

Category	Time Period
(1)	0700-1900 hrs on normal weekdays

# Contract No. SCL 1117 Pat Heung Depot Modification Works Tentative Impact Noise Monitoring Schedule for October 2013

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	•	1-Oct	2-Oct	3-Oct	4-Oct	5-Oct
				<u>Noise</u> (1) at NM1, NM2 & NM3A		
6-Oct	7-Oct	8-Oct	9-Oct	10-Oct	11-Oct	12-Oct
				<u>Noise</u> (1) at NM1, NM2 & NM3A		
13-Oct	14-Oct	15-Oct	16-Oct	17-Oct	18-Oct	19-Oct
				<u>Noise</u> (1) at NM1, NM2 & NM3A		
20-Oct	21-Oct	22-Oct	23-Oct	24-Oct	25-Oct	26-Oct
				<u>Noise</u> (1) at NM1, NM2 & NM3A		
27-Oct	28-Oct	29-Oct	30-Oct	31-Oct		
			<u>Noise</u> (1) at NM1, NM2 & NM3A			

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Noise Monitoring Station:

NM1 - Tourmaline Villa

NM2 - Kam Po Road

NM3A - Tai Kek Tsuen

Category	Time Period
(1)	0700-1900 hrs on normal weekdays

APPENDIX F NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATIONS


# Appendix F - Noise Monitoring Results

Location NM1 - Tourmaline Villa									
					Unit:	dB (A) (30-min)			
Date	Time	Weather	Measured Noise Level		Baseline Level	Construction Noise Level			
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>		
5-Sep-13	9:50	Cloudy	54	51.4	43.8		54 Measured $\leq$ Baseline		
12-Sep-13	9:46	Sunny	54.9	52.8	46.5	61.2	54.9 Measured $\leq$ Baseline		
18-Sep-13	9:44	Sunny	49.5	51.5	42.8	01.2	49.5 Measured $\leq$ Baseline		
25-Sep-13	9:49	Cloudy	51.1	51.6	42.2		51.1 Measured $\leq$ Baseline		

Location NM1 - Tourmaline Villa	
---------------------------------	--

Location NM2 - Kam Po Road										
					Unit:	dB (A) (30-min)				
Date	Time	Time Weather	Measured Noise Level			Baseline Level	Construction Noise Level			
	_		L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>			
5-Sep-13	10:28	Cloudy	53.3	57.2	45.7		53.3 Measured $\leq$ Baseline			
12-Sep-13	10:25	Sunny	53.5	55.5	41.4	61.3	53.5 Measured $\leq$ Baseline			
18-Sep-13	10:23	Sunny	61.1	61.7	43	01.5	61.1 Measured ≦ Baseline			
25-Sep-13	10:29	Sunny	52.1	51.3	42.5		52.1 Measured $\leq$ Baseline			

Location NM3	A - Tai Kek	Tsuen							
				Unit: dB (A) (30-min)					
Date	Time	Weather	Meas	sured Noise	Level	Baseline Level	Construction Noise Level		
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>		
5-Sep-13	9:10	Cloudy	63.5	67.2	49.9		63.5 Measured $\leq$ Baseline		
12-Sep-13	9:00	Sunny	57.3	55.2	46.9	66.7	57.3 Measured $\leq$ Baseline		
18-Sep-13	9:03	Sunny	62.3	63.4	48.1	00.7	62.3 Measured $\leq$ Baseline		
25-Sep-13	9:00	Cloudy	58.7	58.7	48.7		58.7 Measured $\leq$ Baseline		



APPENDIX G WASTE GENERATION IN THE REPORTING MONTH

#### Paul Y. Construction Company, Limited MTR Contract 1117 Pat Heung Depot Modification Works

# Monthly Summary Waste Flow Table for 2013 (year)

		Actual Q	uantities of In	ert C&D Mate	rials Generate	d Monthly		Actua	l Quantities of	C&D Wastes	Generated M	onthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed to Sorting Facilities	Disposed to Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in kg)	(in kg)	(in kg)	(in '000m <sup>3</sup> )
Jan '13	0.151	-	-	-	0.123	0.028	-	-	-	-	-	0.338
Feb '13	0.074	-	-	-	0.004	0.07	-	0.42	22.4	-	-	0.049
Mar '13	0.108	-	-	-	0.004	0.104	-	0.69	90	20	-	0.118
Apr '13	0.034	-	-	-	0.01	0.024	-	6.12	50	-	-	0.093
May '13	0.368	-	-	-	0.013	0.355	-	-	145	25	-	0.073
Jun '13	0.249	-	-	-	0.044	0.205	-	6.79	256	15	-	0.069
Sub-total	0.984	-	-	-	0.198	0.786	-	14.02	563.4	60	-	0.740
Jul '13	0.697	-	-	-	0.009	0.688	-	4.09	75	3	-	0.053
Aug '13	1.577	-	-	-	0.014	1.563	-	0.80	103	3	-	0.075
Sep '13	0.494	-	-	-	-	0.494	-	0.003	210	4	-	0.006
Oct '13	-	-	-	-	-	-	-	-	-	-	-	-
Nov '13	-	-	-	-	-	-	-	-	-	-	-	-
Dec '13	-	-	-	-	-	-	-	-	-	-	-	-
Total	3.752	-	-	-	0.221	3.531	-	18.913	951.4	70	-	0.8739

Note:

Assume the densities of Rock, Soil, Mix Rock and Soil are Regular Spoil to be 2.0 tonnes/m3. Assumption the densities of general refuse is 1.0 tonnes/m3

APPENDIX H SITE AUDIT SUMMARY

#### Inspection Information

Checklist Reference Number	130903	
Date	3 September 2013 (Tuesday)	
Time	09:00 -11:00	

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
130903-002	<ul><li><i>Part B - Water Quality</i></li><li>Clear the mud deposited in the u-channel near Area A</li></ul>	В 8
	Part C - Tree Management Protection / Landscape & Visual Impact	
	• No environmental deficiency was identified during the site inspection.	
	Part D – Air Quality	
	• No environmental deficiency was identified during the site inspection.	
	Part E – Construction Noise Impact	
	• No environmental deficiency was identified during the site inspection.	
	Part F – Waste/Chemical Management	
130903-R01	• Properly clear the stand water in the drip trays in Area A and B; The Contractor was reminded to clear the oil in the drip tray in Area B as chemical waste and dispose of properly.	F 9
	Part G - Permit / Licenses	
	• No environmental deficiency was identified during the site inspection.	
	Part H – Others	
	• Follow-up on previous audit section (Ref. No.:130827), item 130827-O01 was found outstanding and will be followed up in the next site inspection. The item has now remarked as 130903-O02.	

	Name	Signature	Date
Recorded by	Kevin Lam	Kirin	5 September 2013
Checked by	Dr. Priscilla Choy	NI	5 September 2013

.

# Inspection Information

Checklist Reference Number	130910	
Date	10 September 2013 (Tuesday)	
Time	09:00 -10:30	

Ref. No.	Non-Compliance	Related Item
	None identified	<u>No.</u>

Ref. No.	Remarks/Observations	Related Item No.
130910-001	<ul> <li>Part B - Water Quality</li> <li>Mud should be cleared from the u-channel; The sand bags at the u-channel should be repaired and placed in the channel to block off muddy-runoff at Area A</li> </ul>	B1&B8
	Part C - Tree Management Protection / Landscape & Visual Impact	
	• No environmental deficiency was identified during the site inspection.	
	Part D – Air Quality	
	No environmental deficiency was identified during the site inspection.	
	Part E – Construction Noise Impact	
	No environmental deficiency was identified during the site inspection.	
	Part F – Waste/Chemical Management	
130910-002	• The crane in Area B has oil leakage and require cleaning up	F8
130910-R03	• Water and oil in the drip trays should be cleared at Area A and B.	F 9
	Part G - Permit / Licenses	
	• No environmental deficiency was identified during the site inspection.	
	Part H – Others	
	• Follow-up on previous audit section (Ref. No.:130903), items 130903-R01 and 130903-O02 were found outstanding and will be followed up in the next site inspection. The items have now remarked as 130910-R03 and 130910-O01.	

	Name	Signature	Date
Recorded by	Victor Wong	405	13 September 2013
Checked by	Dr. Priscilla Choy	THE	13 September 2013

i

ł

Т

#### **Inspection Information**

Checklist Reference Number	130917	
Date	17 September 2013 (Tuesday)	
Time	14:30 -16:00	

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
130917-001	<ul> <li>Part B - Water Quality</li> <li>Sand bags should be repaired and placed at the u-channel to prevent mud accumulation at Area A.</li> </ul>	B 8
	Part C - Tree Management Protection / Landscape & Visual Impact	
	• No environmental deficiency was identified during the site inspection.	
	Part D – Air Quality	
	No environmental deficiency was identified during the site inspection.	
	Part E – Construction Noise Impact	
	• No environmental deficiency was identified during the site inspection.	
	Part F – Waste/Chemical Management	
130917-002 130917-R03	<ul> <li>Oil should be cleared from the surface floor at Area A</li> <li>The mud in the bunding area for the AquaSed's chemical containers should be cleared to prevent chemical leakage at Area A</li> </ul>	F 8 F 9
	Part G - Permit / Licenses	
	• No environmental deficiency was identified during the site inspection.	
	Part H – Others	
	• Follow-up on previous audit section (Ref. No.:130910), item 130910-001 and was found outstanding and will be followed up in the next site inspection. The item has now remarked as 130917-001.	

	Name	Signature	Date
Recorded by	Victor Wong		19 September 2013
Checked by	Dr. Priscilla Choy	WI	19 September 2013

#### **Inspection Information**

Checklist Reference Number	130924	
Date	24 September 2013 (Tuesday)	
Time	09:00 -10:30	

Ref. No.	Non-Compliance	<b>Related Item</b>
		No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
130924-R04	<ul> <li>Part B - Water Quality</li> <li>Sand bags should be repaired and replaced regular at the Area A's u-channel.</li> </ul>	В 8
	Part C - Tree Management Protection / Landscape & Visual Impact	
	• No environmental deficiency was identified during the site inspection.	
	Part D – Air Quality	
130924-R05	• The Cement next to the mixer should be covered properly to prevent dust emission (Area B)	D 7
	Part E – Construction Noise Impact	·
	• No environmental deficiency was identified during the site inspection.	
	Part F – Waste/Chemical Management	
130924-001	• Mud should be cleared from the bunding area of the AquaSed to prevent chemical leakage at Area A	F 9
130924-002	• Drip tray should be properly sealed off to prevent chemical leakage at Area A	F 9
130924-003	• Chemical leakage was observed in the drilling machine at Area B.	F 8
	Part G - Permit / Licenses	
	• No environmental deficiency was identified during the site inspection.	
	Part H – Others	
	• Follow-up on previous audit section (Ref. No.:130917), item 130917-O01 and 130917-R03 were found outstanding and will be followed up in the next site inspection. The items have now remarked as 130924-R04 and 130924-O01.	

	Name	Signature	Date
Recorded by	Victor Wong		25 September 2013
Checked by	Dr. Priscilla Choy	WI	25 September 2013

APPENDIX I SUMMARY OF EXCEEDANCE

#### **APPENIDX I – SUMMARY OF EXCEEDANCE**

**Reporting Month:** September 2013

a) Exceedance Report for Noise Monitoring (NIL)

APPENDIX J CUMULATIVE LOG FOR COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS

#### Appendix J - Cumulative Log for Complaints, Notifications of Summons and Successful Prosecutions

## **Cumulative Complaint Log**

Log Ref.	Date/Location	Complainant/ Date of Contact	Details of Complaint	Investigation/ Mitigation Action	File Closed

#### **Cumulative Log for Notifications of Summons**

_	Log Ref.	Date/Location	Subject	Status	this reporting month	project commencement
	Log				Total no. Received in	Total no. Received since

#### Cumulative Log for Successful Prosecutions

Log Ref.	Date/Location	Subject	Status	Total no. Received in this reporting month	Total no. Received since the commencement of the project