

JOB NO.: TCS00757/15

DSD CONTRACT NO. DC/2013/09 – ADVANCE WORKS FOR SHEK WU HUI SEWAGE TREATMENT WORKS – FURTHER EXPANSION PHASE 1A AND SEWERAGE WORKS AT PING CHE ROAD

7th Monthly Environmental Monitoring and Audit (EM&A) Report – April 2016

PREPARED FOR

TSUN YIP WATERWORKS CONSTRUCTION CO LTD

Date Reference No. Prepared By Certified By

11 May 2016 TCS00757/15/600/R0033v2

Martin Li (Assistant Environmental Consultant)

Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks	
1	10 May 2016	First Submission	
2	11 May 2016	Amended against IEC's comment on 10 May 2016	



Drainage Services Department 44/F., Revenue Tower

5 Gloucester Road

Wan Chai

Hong Kong

Your reference:

Our reference:

HKDSD201/50/103556

Date:

12 May 2016

Attention: Mr Michael Leung

BY EMAIL & POST (email: hkleung@dsd.gov.hk)

Dear Sirs

Agreement No.: SP 01/2015

Environmental Monitoring and Audit for

Advance Works for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A

Monthly EM&A Report for April 2016

We refer to emails of 10 and 11 May 2016 attaching a Monthly EM&A Report for April 2016 for the captioned project prepared by the Environmental Team (ET) of the captioned project.

We have no further comments and hereby verify the Monthly EM&A Report in accordance with Clause 3.4 of the Environmental Permit no. FEP-01/474/2013.

Please do not hesitate to contact the undersigned or our Mr Donald Lee at 2618 2836 should you have any queries.

Yours faithfully
ANEWR CONSULTING LIMITED

Adi Lee

Independent Environmental Checker

LYMA/LMCD/csym

cc Mr Ken Wong – Tsun Yip (email: kenwong@tsunyip.hk)
Ms Nicola Hon – AUES (email: nicolahon@fordbusiness.com)

Email: info@anewr.com Web: www.anewr.com





EXECUTIVE SUMMARY

ES.01 This is the 7th Monthly Environmental Monitoring and Audit Report covering the period from 1 to 30 **April 2016** (the Reporting Period).

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES.02 Environmental monitoring activities under the EM&A program in this Reporting Period are summarized in the following table.

Issues	Environmental Monitoring Parameters / Inspection	
Air Quality	1-hour TSP	36
All Quality	24-hour TSP	12
Construction Noise	L _{Aeq(30min)} Daytime	8
Inspection / Audit	ET Regular Environmental Site Inspection	4
hispection / Audit	IEC Monthly Environmental Site Audit	1

BREACH OF ACTION AND LIMIT (A/L) LEVELS

No exceedance of air quality and construction noise monitoring were recorded in this Reporting No Notification of Exceedance (NOE) was therefore issued. The statistics of environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Environmental	Monitoring	Action Level	Limit Level	Event & Action		
Issues	Parameters			NOE Issued	Investigation	Corrective Actions
Air Quality	1-hour TSP	0	0	0	-	-
All Quality	24-hour TSP	0	0	0	-	-
Construction Noise	L _{Aeq(30min)}	0	0	0	-	-

Note: NOE – Notification of Exceedance

ENVIRONMENTAL COMPLAINT

No environmental complaint was recorded or received in this Reporting Period. The statistics of environmental complaint are summarized in the following table.

Donouting Dowled	Environmental Complaint Statistics			
Reporting Period	Frequency	Cumulative	Complaint Nature	
1 to 30 April 2016	0	0	NA	

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.05 No environmental summons or successful prosecutions were recorded in this Reporting Period. The statistics of environmental complaint are summarized in the following tables.

Deporting Davied	Environmental Summons Statistics			
Reporting Period	Frequency	Cumulative	Complaint Nature	
1 to 30 April 2016	0	0	NA	

Donauting Davied	Environmental Prosecution Statistics			
Reporting Period	Frequency	Cumulative	Complaint Nature	
1 to 30 April 2016	0	0	NA	

REPORTING CHANGE

ES.06 There were no reporting changes in the Reporting Period.

SITE INSPECTION BY EXTERNAL PARTIES

In the Reporting Period, joint site inspection to evaluate the site environmental performance by the RE, ET and the Contractor was carried out on 6, 12, 21, 25 April 2016. Furthermore, IEC attend site inspection was on 21 April 2016. No non-compliance was noted.

DSD Contract No: DC/2013/09

Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase

1A and Sewerage Works at Ping Che Road
7th Monthly Environmental Monitoring and Audit (EM&A) Report for April 2016



FUTURE KEY ISSUES

- ES.08 As wet season is approached, special attention should be paid to avoid ingress of surface runoff into nearby water bodies from the construction site. Water quality mitigation measures should be fully implemented.
- ES.09 Air quality mitigation measures including wheel wash facilities, watering of haul roads and covering of dusty materials with tarpaulin sheet, etc. should be properly maintained. Moreover, the contractor should be to prevent mosquito breeding on site.



Table of Contents

1	INTRO	DUCTION	1
	1.1	PROJECT BACKGROUND	1
	1.2	REPORT STRUCTURE	2
2	PROJE	CT ORGANIZATION AND CONSTRUCTION PROGRESS	3
	2.1	PROJECT ORGANIZATION AND MANAGEMENT STRUCTURE	3
	2.2	CONSTRUCTION PROGRESS	3
	2.3	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	3
3	SUMM	ARY OF IMPACT MONITORING REQUIREMENT	4
	3.1	GENERAL	4
	3.2	MONITORING PARAMETERS	4
	3.3	MONITORING LOCATIONS	4
	3.4	MONITORING FREQUENCY AND PERIOD	4
	3.5	MONITORING EQUIPMENT	5
	3.6	DETERMINATION OF ACTION/LIMIT (A/L) LEVELS	6
	3.7	EVENT ACTION PLAN	6
4	MONIT	TORING METHDOLOGY	7
	4.1	AIR QUALITY MONITORING	7
	4.2	CONSTRUCTION NOISE MONITORING	7
	4.3	DATA MANAGEMENT AND DATA QA/QC CONTROL	8
5	IMPAC	T MONITORING RESULTS	9
	5.1	GENERAL	9
	5.2	RESULTS OF AIR QUALITY MONITORING	9
	5.3	RESULTS OF CONSTRUCTION NOISE MONITORING	9
6	WASTE	EMANAGEMENT	11
•	6.1	GENERAL WASTE MANAGEMENT	11
	6.2	RECORDS OF WASTE QUANTITIES	11
7	SITE IN	NSPECTION	12
′	7.1	REQUIREMENTS	12
	7.2	FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	12
8	FNVIR	ONMENTAL COMPLAINT AND NON-COMPLIANCE	13
U	8.1	ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	13
9	IMPI F	MENTATION STATUS OF MITIGATION MEASURES	14
,	9.1	GENERAL REQUIREMENTS	14
	9.2	TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	14
	9.3	KEY ISSUES FOR THE COMING MONTH	14
10	CONCI	LUSIONS AND RECOMMENTATIONS	15
-	10.1	Conclusions	15
	10.2	RECOMMENDATIONS	15



LIST OF TABLES

TABLE 2-1	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS
TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	PROPOSED AIR QUALITY AND CONSTRUCTION NOISE MONITORING LOCATIONS
TABLE 3-3	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-4	CONSTRUCTION NOISE MONITORING EQUIPMENT
TABLE 3-5	ACTION AND LIMIT LEVELS FOR 24-Hr TSP and 1-Hr TSP Air Quality, $\mu g/m^3$
TABLE 3-6	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 5-1	Summary of 1-Hour TSP Monitoring Results, $\mu g/m^3$
TABLE 5-2	Summary of 24-hour TSP Monitoring Results, $\mu g/m^3$
TABLE 5-3	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS, dB(A)
TABLE 6-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS FOR THE PROJECT
TABLE 6-2	SUMMARY OF QUANTITIES OF C&D WASTES FOR THE PROJECT
Table 7-1	SITE OBSERVATIONS
TABLE 8-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 8-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 8-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 9-1	ENVIRONMENTAL MITIGATION MEASURES

LIST OF APPENDICES

APPENDIX A	GENERAL LAYOUT OF ADVANCE WORKS AND MAIN WORKS OF SWHSTW FURTHER EXPANSION PHASE 1A
APPENDIX B	LAYOUT PLAN OF THE CONTRACT
APPENDIX C	ORGANIZATION STRUCTURE AND CONTACT DETAILS OF RELEVANT PARTIES
APPENDIX D	MASTER CONSTRUCTION PROGRAM OF THE CONTRACT
APPENDIX E	PROPOSED MONITORING LOCATIONS
APPENDIX F	EVENT ACTION PLAN
APPENDIX G	VALID CALIBRATION CERTIFICATES
APPENDIX H	IMPACT MONITORING SCHEDULE
APPENDIX I	24-HOUR TSP AND CONSTRUCTION NOISE MONITORING DATA
APPENDIX J	GRAPHICAL PLOTS
APPENDIX K	METEOROLOGICAL DATA DURING THE REPORTING MONTH
APPENDIX L	MONTHLY SUMMARY WASTE FLOW TABLE
APPENDIX M	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)



1 INTRODUCTION

1.1 PROJECT BACKGROUND

- 1.1.1 The existing Shek Wu Hui Sewage Treatment Works (hereafter referred as "SWHSTW") with secondary level treatment to sewage collected from Sheung Shui, Fanling and adjacent areas is operated and maintained by Drainage Services Department (hereafter referred as "DSD"). Based on the preliminary design of the Project, the scope of works for the Project comprises the following major components:
 - (a) Demolition of the existing Inlet Works and construction of the new Inlet Works, including inlet pumping station, screening and degritting facilities;
 - (b) Demolition of 4 existing circular Primary Sedimentation Tanks (PSTs) and construction of new rectangular PSTs;
 - (c) Construction of new pre-membrane screens;
 - (d) Modification of existing Bioreactor (BR) 1 and 2 to suit the proposed membrane bioreactor (MBR) process;
 - (e) Construction of a new standby Bioreactor;
 - (f) Demolition of 4 existing circular Final Sedimentation Tanks (FSTs) and construction of new Membrane Tanks and Membrane Facility Building;
 - (g) Reconstruction of sludge treatment facilities, including thickening, anaerobic digestion, biogas handling, sludge holding and dewatering facilities; and
 - (h) Other ancillary works.
- 1.1.2 According to the Project implementation programme, the construction of most of the above proposed works (hereinafter referred to as "Main Works") will be commencement in 2016 and completion in 2022. Furthermore, Advance Works as part of the above proposed works will carry out before Main Works commencement. The Advance Works will be commencement in third quarter of 2015 and comprise the following major components:
 - (a) Modification of BR1, through upgrading of electrical and mechanical (E&M) equipment and minor civil works, to suit the proposed MBR process;
 - (b) Demolition of FSTs 1 and 2 and construction of Membrane Tanks and the first phase of Membrane Facility Building; and
 - (c) Tree felling and transplanting, to facilitate timely construction of the new Inlet Works during the implementation of Main Works (under review).
- 1.1.3 The general layout of Advance Works and Main Works of SWHSTW Further Expansion Phase 1A show in *Appendix A*. Subsequent to Further Expansion Phase 1A, the SWHSTW will be further expanded under separate projects (namely Further Expansion Phase 1B and Phase 2).
- 1.1.4 In July 2015, Tsun Yip Waterworks Construction Co Ltd (hereinafter referred as "Tsun Yip" or "the Contractor") has awarded the DSD Contract No. DC/2013/09 *Advance Works for Shek Wu Hui Sewage Treatment Works Further Expansion Phase 1A and Sewerage Works at Ping Che Road* (hereinafter referred as "the Contract"). The Contract is the Advance Works for Shek Wu Hui Sewage Treatment Works as part of SWHSTW Further Expansion which is a Designated Project under Environmental Permit number FEP-01/474/2013 (hereinafter referred as "the FEP-01/474/2013" or "the EP").
- 1.1.5 The works under the Contract at Shek Wu Hui Sewage Treatment Works will be included the conversion of one existing bioreactor and two existing final sedimentation tanks into one membrane bioreactor. Moreover, construction of about 1.5 kilometres length of sewers at Ping Che Road and other ancillary works will be undertaken. The works of Contract are scheduled to be conduct about 25 months. Layout plan of the Contract is shown in *Appendix B*.
- 1.1.6 Action-United Environmental Services & Consulting (hereinafter referred as "AUES") was appointed by the Contractor as an Environmental Team (hereinafter referred as "the ET") to



implement the relevant EM&A program in accordance with the Updated EM&A Manual, as well as the associated duties.

- 1.1.7 As part of the EM&A program, baseline monitoring is required to determine the ambient environmental conditions. Hence baseline monitoring including air quality and noise were carried out between 28 August 2015 and 12 September 2015 at the proposed locations before construction work commencement. The "Baseline Monitoring Report (TCS00757/15/600/R0014 Version 2)" had submitted to EPD by the DSD before commencement of major construction works and approved by the IEC on 24 September 2015. Further to Tsun Yip's instructions, the EM&A program was commenced on 1 October 2015 and the monitoring schedule had been issued to relevant parties on 29 September 2015.
- 1.1.8 This is the 7th Monthly EM&A Report presenting the monitoring results and inspection findings for the reporting period from 1 to 30 April 2016.

1.2 REPORT STRUCTURE

1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

SECTION 1	Introduction
SECTION 2	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS
SECTION 3	SUMMARY OF MONITORING REQUIREMENTS
SECTION 4	IMPACT MONITORING RESULTS
SECTION 5	WASTE MANAGEMENT
SECTION 6	SITE INSPECTIONS
SECTION 7	ENVIRONMENTAL COMPLAINTS AND NON-COMPLIANCE
SECTION 8	IMPLEMENTATION STATUES OF MITIGATION MEASURES
SECTION 9	IMPACT FORECAST
SECTION 10	CONCLUSIONS AND RECOMMENDATION



2 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 PROJECT ORGANIZATION AND MANAGEMENT STRUCTURE

2.1.1 Organization structure and contact details of relevant parties with respect to on-site environmental management are shown in *Appendix C*.

2.2 CONSTRUCTION PROGRESS

- 2.1.2 Master Construction Program of the Contract is enclosed in *Appendix D* and the major construction activities undertaken in this Reporting Month are illustrated in *Appendix B* and listed below:-
 - Piling Works and Grouting Work (Section II Membrane Facilities Building
 - Open Trench and Installation of Sheet Piles (Section II Near Final Sedimentation Tank No. 7)
 - Installation of Cable Ducts (Section I Near Bioreactor No.4)

2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.1.3 Summary of the relevant permits, licences, and/or notifications on environmental protection for this Project in this Reporting Period is presented in *Table 2-1*.

Table 2-1 Status of Environmental Licenses and Permits

Item	Description	License/Permit Status
1	Air Pollution Control (Construction Dust) Regulation	Notified EPD on 30 July 2015
2	Chemical waste Producer Registration	Application date: 19/08/2015
	(WPN: 5213-624-T3148-04)	Date approved: 18/9/2015
3	Water Pollution Control Ordinance	Application date: 19/08/2015
	(Discharge License: WT00022503-2015)	Date approved: 18/9/2015
4	Billing Account for Disposal of Construction Waste	Granted on 02/09/2015
	(Account Number: 7022898)	

- 2.1.4 In accordance with the Further EP No. FEP-01/474/2013 Condition 2.3, an Updated Environmental Monitoring and Audit (EM&A) Manual (TCS00757/15/600/R0012v3) which certified by the Environmental Team (ET) Leader and verified by the Independent Environmental Checker (IEC), has submitted to DSD and EPD endorsement.
- 2.1.5 Baseline Monitoring Report (TCS00757/15/600/R0014v2) as certified by the ETL and verified by the IEC was submitted to the EPD on 24 September 2015 for endorsement.



3 SUMMARY OF IMPACT MONITORING REQUIREMENT

3.1 GENERAL

- 3.1.1 The Environmental Monitoring and Audit requirements are set out in the Updated EM&A manual. Environmental issues such as air quality and construction noise were identified as the key issues during the construction phase of Advance Works of the Project.
- 3.1.2 A summary of EM&A programme of construction phase are presented in the sub-sections below.

3.2 MONITORING PARAMETERS

- 3.2.1 The EM&A programme of construction phase shall cover the following environmental issues:
 - Air quality; and
 - Construction noise
- 3.2.2 A summary of the monitoring parameters is presented in *Table 3-1* below

Table 3-1 Summary of EM&A Requirements

Environmental Issue	Parameters
Air Quality	 1-hour TSP by Real-Time Portable Dust Meter; and 24-hour TSP by High Volume Air Sampler.
Construction Noise	 Leq_(30min) during normal working hours; and Leq_(15min) for the construction works undertaken in Restricted Hours, if necessary.

3.3 MONITORING LOCATIONS

3.3.1 According to the *Updated EM&A Manual of* Advance Works which submitted to EPD on 25 August 2015, three air quality sensitive receivers and two construction noise sensitive receivers are proposed to monitor the environmental performance of the Contract. The proposed monitoring locations are summarized in *Table 3-2* and shown in *Appendix E*.

Table 3-2 Proposed Air Quality and Construction Noise Monitoring Locations

Aspect	Station ID	Location	Parameter
	AM1	No. 31 Wai Loi Tsuen	1- hour and 24- hour TSP
Air Quality	AM2	Fu Tei Au	1- hour
	AM2a	RE's Site Office	24- hour TSP
Noise	NM1	No. 31 Wai Loi Tsuen	L _{eq(30min)}
Noise	NM2	Fu Tei Au	$L_{eq(30min)}$

3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 The requirements of baseline monitoring are stipulated in *Sections 2.1.7 and 3.2.5* of the Updated *EM&A Manual* and presented as follows.

Air Quality Monitoring

- 3.4.2 Monitoring frequency for air quality baseline monitoring is as follows:
 - 1-Hour TSP 3 sets of 1-hour TSP monitoring shall be carried out once in every six days.
 - 24-Hour TSP 24-hour shall be carried out once in every six days.

Noise Monitoring

3.4.3 Construction noise monitoring should be carried out at the designated monitoring station when there are Project-related construction activities being undertaken within a radius of 300m from the monitoring stations. The monitoring frequency should depend on the scale of the construction activities. An initial guide on the monitoring is to obtain one set of 30-minute



measurement at each station between 0700 and 1900 hours on normal weekdays at a frequency of once a week when construction activities are underway.

3.4.4 If construction works are extended to include works during the hours of 1900 - 0700, additional weekly impact monitoring shall be carried out during evening and night-time works. Applicable permits under NCO shall be obtained by the Contractor.

3.5 MONITORING EQUIPMENT

Air Quality Monitoring

- 3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to approve.
- 3.5.2 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.3 All equipment as used air quality monitoring is listed in *Table 3-3*.

Table 3-3 Air Quality Monitoring Equipment

Equipment Model							
	24-Hr TSP						
High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170						
Calibration Kit	TISCH Model TE-5028A						
	1-Hour TSP						
Portable Dust Meter	Sibata LD-3 Laser Dust monitor Particle Mass Profiler &						
Fortable Dust Meter	Counter						

Wind Data Monitoring Equipment

3.5.4 According to the Updated EM&A Manual Sections 2.1.3.8, alternative methods to obtain representative wind data was proposed by the ET. Meteorological information as extracted from "the Hong Kong Observatory Ta Kwu Ling Station" is alternative method to obtain representative wind data. For Ta Kwu Ling Station, it is located nearby the Project site. Moreover, this station is situated the sea level above 15mPD. The station's wind data monitoring equipment is set above the existing ground ten meters in compliance with the general setting up requirement. Furthermore, this station can also provide the humidity, rainfall, and air pressure and temperature etc. meteorological information. In a lot of Hong Kong development projects, weather information extracted from Hong Kong Observatory is a common alternative method if installation of weather station is not allowed.

Noise Monitoring

- 3.5.5 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m s⁻¹.
- 3.5.6 Noise monitoring equipment to be used for impact monitoring is listed in *Table 3-4*.

Table 3-4 Construction Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	B&K Type 2238 or Rion NL-14
Calibrator	Rion NC-73 / B&K Type 4231
Portable Wind Speed Indicator	Testo Anemometer

3.5.7 Sound level meters listed above comply with the *International Electrotechnical Commission*



Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications, as recommended in TM issued under the NCO. The acoustic calibrator and sound level meter to be used in the baseline monitoring will be calibrated yearly.

3.6 DETERMINATION OF ACTION/LIMIT (A/L) LEVELS

3.6.1 According to the baseline monitoring results and the Updated EM&A Manual, the air quality and construction noise criteria were set up, namely Action and Limit levels are listed in *Tables* 3-5 & 3-6 as below.

Table 3-5 Action and Limit Levels for 24-Hr TSP and 1-Hr TSP Air Quality, μg m⁻³

Monitoring Stations	Action Lev	vel (μg/m³)	Limit Level (µg/m³)		
Womtoring Stations	1-hour	24-hour	1-hour	24-hour	
AM1	286	147	500	260	
AM2	276	NA	500	NA	
AM2a	NA	155	NA	260	

Table 3-6 Action and Limit Levels for Construction Noise

Monitoring Stations	Action Level	Limit Level in dB(A)			
Time Period: 0700-1900 hours on normal weekdays					
NM1 and NM2	When one documented complaint is received	>75* dB(A)			

Note: (*) Reduces to 70 dB(A) for schools and 65 dB(A) during the school examination periods.

3.7 EVENT ACTION PLAN

3.7.1 If non-compliance or exceedance of the Action/Limit Levels is occurred, actions shall be taken in accordance with the Event Action Plan in *Appendix F*.



4 MONITORING METHDOLOGY

4.1 AIR QUALITY MONITORING

Monitoring Location

4.1.1 The detailed information of air quality monitoring stations referred to *Table 3-2* and the graphical plot of monitoring locations shown in *Appendix E* in this report.

Monitoring Equipment

4.1.2 All the monitoring equipment to be used in the EM&A program as listed in *Table 3-3* has been agreed with the IEC.

Monitoring Procedures

1-hour TSP

- 4.1.3 The 1-hour TSP monitor, a Sibata LD-3 Laser Dust monitor Particle Mass Profiler & Counter was used for baseline monitoring, which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consisted of the following:
 - a. A pump to draw sample aerosol through the optic chamber where TSP is measured;
 - b. A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
 - c. A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.
- 4.1.4 The 1-hour TSP meter used is within the valid period, calibrated by the manufacturer prior to purchasing. Zero response of the instrument was checked before and after each monitoring event. Operation of the 1-hour TSP meter was follow manufacturer's Operation and Service Manual. A valid calibration certificate is attached in *Appendix G*.

24-hour TSP

- 4.1.5 The equipment used for 24-hour TSP measurement is a Tisch Environmental, Inc. Model TE-5170 TSP high volume air sampling system, which complied with EPA Code of Federal Regulation, Appendix B to Part 50. The High Volume Air Sampler (HVS) consists of the following:
 - a. An anodized aluminum shelter;
 - b. A 8"x10" stainless steel filter holder;
 - c. A blower motor assembly;
 - d. A continuous flow/pressure recorder;
 - e. A motor speed-voltage control/elapsed time indicator;
 - f. A 7-day mechanical timer, and
 - g. A power supply of 220v/50 hz
- 4.1.6 Prior to 24-hour TSP monitoring, the HVS was calibrated in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5028A). The 24-hour TSP Monitoring using the HVS was also processed in accordance with the manufacturer's Operations Manual. A valid calibration certificate of the calibration kit with the certificate of HVS calibrated is attached in *Appendix G*.
- 4.1.7 24-hour TSP was collected by the ET on filters of HVS and quantified by a local HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd (ALS), upon receipt of the samples. The ET keeps all the sampled 24-hour TSP filters in normal air conditioned room conditions, i.e. 70% HR (Relative Humidity) and 25°C, for six months prior to disposal.

4.2 CONSTRUCTION NOISE MONITORING

Page 7



Monitoring Location

4.2.1 The detailed information of construction noise monitoring stations referred to *Table 3-2* and the graphical plot of monitoring locations shown in *Appendix E* in this report.

Monitoring Equipment

- 4.2.2 All the monitoring equipment to be used in the EM&A program as listed in *Table 3-3* has been agreed with the IEC.
- 4.2.3 Sound level meter listed in *Table 3-4* is complied with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications, as recommended in Technical Memorandum (TM) issued under the Noise Control Ordinance (NCO). A valid of calibration certificates including sound level meter and an acoustic were shown in *Appendix G*.

Monitoring Procedures

- 4.2.4 The noise measurement was performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq(30min) in six consecutive Leq(5 min) measurements were used as the monitoring parameter throughout the baseline monitoring period.
- 4.2.5 During the monitoring, the sound level meter was mounted on a tripod at a height of about 1.2 m and placed at the monitoring locations and oriented such that the microphone was pointed to the site with the microphone facing perpendicular to the line of sight. The windshield was fitted for the measurement. For construction noise monitoring, all monitoring stations were conducted 1 m from the exterior of the building façade.
- 4.2.6 Prior to noise measurement, the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. The calibration level from before and after the noise measurement agrees to within 1.0dB.
- 4.2.7 During the noise measurement, a portable wind speed meter was used to check wind speed (m/s). For impact noise monitoring, no wind speed was exceeding 5m/s or gusts exceeding 10m/s. Also, noise measurement in time was no fog and rain.

4.3 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 4.3.1 The monitoring data were handled by the ET's in-house data recording and management system.
- 4.3.2 The monitoring data recorded in the equipment were downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data were input into a computerized database properly maintained by the ET. The laboratory results were input directly into the computerized database and checked by personnel other than those who input the data.
- 4.3.3 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.



5 IMPACT MONITORING RESULTS

5.1 GENERAL

5.1.1 Air quality and construction noise monitoring scheduled in the Reporting Period is enclosed in **Appendix H** and the monitoring results are shown in the following sub-sections.

5.2 RESULTS OF AIR QUALITY MONITORING

5.2.1 The results for 24-hour and 1-hour TSP are summarized in *Tables 5-1 to 5-2*. The 24-hour TSP data are shown in Appendix I and graph plots including 1-hour TSP and 24-hour TSP are shown in Appendix J.

Table 5-1 Summary of 1-Hour TSP Monitoring Results, µg/m³

	AM1			AM2				
DATE	Start	1 st	2 nd	3 rd	Start	1 st	2 nd	3 rd
	Time	Meas.	Meas.	Meas.	Time	Meas.	Meas.	Meas.
2-Apr-16	9:10	109	93	114	9:21	124	113	130
8-Apr-16	9:36	65	77	84	13:25	92	101	115
14-Apr-16	9:45	44	51	56	13:39	91	80	73
20-Apr-16	9:46	54	67	74	13:39	88	100	105
26-Apr-16	9:38	69	83	86	14:01	96	113	88
30-Apr-16	13:19	102	99	110	9:42	87	58	74
Average	80				9	6		
(Range)		(44 -	114)			(58 -	130)	

Table 5-2 Summary of 24-hour TSP Monitoring Results, µg/m³

Date	AM1	AM2a
1-Apr-16	61	44
7-Apr-16	63	139
13-Apr-16	28	38
19-Apr-16	30	36
25-Apr-16	45	69
29-Apr-16	32	30
Average	45	59
(Range)	(28-63)	(30-139)

- 5.2.2 As shown in *Tables 5-1* and *5-2*, the 24-hour and 1-hour TSP monitoring results were below the Action/ Limit Level. No Notification of Exceedances (NOE) of air quality criteria or corrective action was therefore required.
- 5.2.3 The meteorological data during the Reporting Month is summarized in *Appendix K*.
- 5.2.4 Construction dust assessment for short term impact was undertaken in the EIA study. In view of the current contract, monitoring locations AM1 and AM2a are not an ASR during the EIA study and therefore no prediction was made. For 1-hour TSP monitoring location AM2, it is very near the assessment point FLN-E13 in the EIA. According to the EIA prediction, the predicted result for Tier 2 in assessment year 2018 is 91.0µg/m³ for 1-hour TSP and the cumulative 1-hour concentrations would comply with the respective criteria and adverse short-term construction dust impact is not anticipated. It is concluded that the overall 1-hour TSP monitoring result in the Reporting Period is comparable to the EIA prediction.

5.3 RESULTS OF CONSTRUCTION NOISE MONITORING

5.3.1 In the Reporting Period, a total of 8 event noise measurements were carried out at the two designated locations. During construction noise monitoring, the sound level meter was set in 1m from the exterior of the building façade. Therefore, no façade correction (+3dB(A)) is added according to acoustical principles and EPD guidelines. The construction noise



monitoring results at the designated locations are summarized in **Table 5-3**. The detailed noise monitoring data are presented in **Appendix I** and the relevant graphical plots are shown in **Appendix J**.

Table 5-3 Summary of Construction Noise Monitoring Results, dB(A)

	NM1		NM2		
Date	Time of $(\mathbf{L}_{eq30min})$		Time of	$(L_{eq30min})$	
	Measurement		Measurement	(Leq30min)	
8-Apr-16	10:37	54	14:21	53	
14-Apr-16	10:08	54	14:07	49	
20-Apr-16	10:18	55	14:26	53	
26-Apr-16	10:19	55	14:03	51	
Limit Level	75 dB(A)				

As shown in *Table 5-3*, the noise level measured at the designated monitoring locations are well below 75dB(A). Furthermore, there was no noise complaints (Action Level exceedance) received by the RE, Contractors or DSD in the Reporting Period. Therefore, no Action or Limit Level exceedance was triggered and no corrective action was required.



6 WASTE MANAGEMENT

6.1 GENERAL WASTE MANAGEMENT

6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

6.2 RECORDS OF WASTE QUANTITIES

- 6.2.1 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste;
 - General Refuse; and
 - Excavated Soil.
- 6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-1* and 6-2 and the Monthly Summary Waste Flow Table is shown in *Appendix L*. Whenever possible, materials were reused on-site as far as practicable.

Table 6-1 Summary of Quantities of Inert C&D Materials for the Project

		Disposal			
Type of Waste	Prior	Reporting	Cumulated	Disposal Location	
	Months	Month	Cumulated	Location	
C&D Materials (Inert) (in '000m ³)	5.307	0.160	5.467		
Reused in this Project (Inert) (in '000 m ³)	0.162	0.050	0.212		
Reused in other Projects (Inert) (in '000 m ³)	2.228	0	2.228	-	
Disposal as Public Fill (Inert) (in '000 m ³)	1.667	0.1	1.767	Tuen Mun 38	

Table 6-2 Summary of Quantities of C&D Wastes for the Project

		Quantity			
Type of Waste	Prior Months	Reporting Month	Cumulated	Disposal Location	
Metals ('000kg)	113.51	0	113.51	Licensed collector	
Paper / Cardboard Packing ('000kg)	0	0	0		
Plastics ('000kg)	0	0	0		
Chemical Wastes ('000kg)	0	0	0		
General Refuses ('000m ³)	0.055	0.023	0.078	NENT	



7 SITE INSPECTION

7.1 REQUIREMENTS

7.1.1 According to the Updated EM&A Manual, the environmental site inspection shall be formulated by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

- 7.2.1 In the Reporting Period, joint site inspection to evaluate the site environmental performance by the RE, ET and the Contractor has been carried out on **6**, **12**, **21**, **25** April **2016**. Furthermore, IEC attend site inspection was on **21** April **2016**. No non-compliance was noted.
- 7.2.2 Observations for the site inspections and monthly audit within this Reporting Period are summarized in *Table 7-1*.

Table 7-1 Site Observations

Date	Findings / Deficiencies	Follow-Up Status
6 Apr 2016	Chemical containers were observed on the unpaved work area. The contractor was advised to place chemical containers inside drip tray to avoid leakage.	Chemical containers without drip tray were removed from site.
	The contractor was reminded to clear stagnant water on site regularly.	Not required for reminder.
12 Apr 2016	The contractor was reminded to perform house-keeping through construction period.	Not required for reminder.
	The contractor was reminded to dispose construction and general refuse regularly	Not required for reminder.
21 Apr 2016	Empty cement bags was observed near the grout mixer. The Contactor should dispose the empty cement bags properly to reduce dust generation.	Empty cement bags was disposed.
25 Apr 2016	• The contractor was advised to provide drip tray for chemical containers near cement batching station.	To be follow up in next inspection.
	• The contractor was advised to clear stagnant water on the drip tray under generator.	• To be follow up in next inspection.
	The Contractor was reminded to clear the dried wood and leaf on the pubic road.	Not required for reminder.

7.2.3 In the Reporting Period, the overall environmental performance was considered satisfactory.



8 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

7th Monthly Environmental Monitoring and Audit (EM&A) Report for April 2016

8.1.1 No environmental complaint, summons and prosecution was received in this reporting period. The statistical summary table of environmental complaint is presented in *Tables 8-1*, *8-2* and *8-3*.

Table 8-1 Statistical Summary of Environmental Complaints

Danauting Davied	Environmental Complaint Statistics			
Reporting Period	Frequency	Cumulative	Complaint Nature	
1 to 30 April 2016	0	0	NA	

 Table 8-2
 Statistical Summary of Environmental Summons

Domontino Domio d	Enviro	onmental Summons St	atistics
Reporting Period	Frequency	Cumulative	Complaint Nature
1 to 30 April 2016	0	0	NA

Table 8-3 Statistical Summary of Environmental Prosecution

Donauting Davied	Enviror	nmental Prosecution S	Statistics Statistics
Reporting Period	Frequency	Cumulative	Complaint Nature
1 to 30 April 2016	0	0	NA

9



IMPLEMENTATION STATUS OF MITIGATION MEASURES

9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the Updated EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix M*.
- 9.1.2 The Contract under the Project shall be implementing the required environmental mitigation measures according to the Updated EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented by the Contract in this Reporting Period are summarized in *Table 9-1*.

Table 9-1 Environmental Mitigation Measures

Issues	Environmental Mitigation Measures
Water	• Wastewater to be treated by the filtration systems i.e. sedimentation tank
Quality	before to discharge.
Air Quality	Maintain wet surface on access road
	 All vehicles must be used wheel washing facility before off site
	Spray water during breaking works
	• A cleaning truck was regularly performed on the public road to prevent
	fugitive dust emission
Noise	• Restrain operation time of plants from 07:00 to 19:00 on any working day
	except for Public Holiday and Sunday.
	Keep good maintenance of plants
	• Shut down the plants when not in used.
Waste and	On-site sorting prior to disposal
Chemical	 Follow requirements and procedures of the "Trip-ticket System"
Management	Predict required quantity of concrete accurately
	• Collect the unused fresh concrete at designated locations in the sites for
	subsequent disposal
General	The site was generally kept tidy and clean.

9.1.3 Based on monitoring results including air quality and construction noise, it is considered that the environmental mitigation measures implemented by the Contractor in this Reporting Period are effective.

9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

- 9.2.1 Construction activities listed below will be undertaken in in the coming month for the Contract of the Project.
 - Piling Works and Grouting Work (Section II Membrane Facilities Building
 - Open Trench and Installation of Sheet Piles (Section II Near Final Sedimentation Tank No. 7)
 - Installation of Cable Ducts (Section I Near Bioreactor No.4)

9.3 KEY ISSUES FOR THE COMING MONTH

- 9.3.1 Key issues to be considered in the coming month for the Contract include:
 - Implementation of dust suppression measures at all times;
 - Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
 - Ensure dust suppression measures are implemented properly;
 - Implementation of construction noise preventative control measures;
 - Management of chemical wastes;
 - Follow-up of improvement on general waste management issues; and
 - Potential wastewater quality impact due to surface runoff

Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road

7th Monthly Environmental Monitoring and Audit (EM&A) Report for April 2016



10 CONCLUSIONS AND RECOMMENTATIONS

10.1 CONCLUSIONS

- 10.1.1 This is the 7th Monthly EM&A report, covering the construction period from **1 to 30 April 2016**.
- 10.1.2 No 24-hour or 1-hour TSP monitoring results that triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement results that exceeded the Limit Level were recorded in this Reporting Period. No NOEs or the associated corrective actions were therefore issued.
- 10.1.4 No documented complaint, notification of summons or successful prosecution was received.
- In the Reporting Period, joint site inspection to evaluate the site environmental performance by the RE, ET and the Contractor was carried out on **6**, **12**, **21**, **25 April 2016**. Furthermore, IEC attend site inspection was on **21 April 2016**. No non-compliance was noted.
- 10.1.6 No site inspection was undertaken by any external party in this Reporting Period.


10.2 RECOMMENDATIONS

- 10.2.1 As wet season is approached, special attention should be paid to avoid ingress of surface runoff into nearby water bodies from the construction site. Water quality mitigation measures should be fully implemented.
- Moreover, air quality mitigation measures including wheel wash facilities, watering of haul roads and covering of dusty materials with tarpaulin sheet, etc. should be properly maintained.
- 10.2.3 To control the site performance on waste management, Tsun Yip shall ensure that all solid and liquid waste management works are fully in compliance with the relevant license/permit requirements, such as the effluent discharge licence and the chemical waste producer registration. Tsun Yip is also reminded to implement the recommended environmental mitigation measures according to the Updating Environmental Monitoring and Audit Manual.



Appendix A

GENERAL LAYOUT OF ADVANCE WORKS AND MAIN WORKS OF SWHSTW FURTHER EXPANSION PHASE 1A



AGREEMENT NO. CE 40/2012 (DS) SHEK WU HUI SEWAGE TREATMENT WORKS - FURTHER EXPANSION PHASE 1A

Date: FEB. 2014


- INVESTIGATION


Project No.: 60284037



Appendix B

LAYOUT PLAN OF ADVANCE WORKS







Appendix C

ORGANIZATION STRUCTURE AND CONTACT DETAILS OF RELEVANT PARTIES



Contact Details of Relevant Parties

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
DSD	Resident Site Engineer	Mr. Michael Leung	2594 7463	2827 8700
ANewR	Independent Environmental Checker	Mr. Adi Lee	2618 2836	3007 8648
Tsun Yip	Project Director	Mr. K. C. KAN	2633 4181	2633 4691
Tsun Yip	Project Manager	Mr. M. T. HO	9507 9634	2633 4691
Tsun Yip	Site Agent	Mr. Ken WONG	9161 9627	2633 4691
Tsun Yip	Environmental Officer	Ms. FONG Ka Ying	6312 1871	2633 4691
AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ms. Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Mr. Ben Tam	2959 6059	2959 6079
AUES	Assistant Environmental Consultant	Mr. Martin Li	2959 6059	2959 6079

Legend:

DSD (Employer & Resident Site Engineer) – Drainage Service Department Tsun Yip (Main Contractor) – Tsun Yip Waterworks Construction Co Ltd


ANEWR (IEC) – ANEWR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting





Appendix D


MASTER CONSTRUCTION PROGRAM



Task Name	
Groung Cring for Pile 1894 Filt Testing and Proof defilling Filt Load Test System (1 of & 2nd pile) 2 days 7 th 28416 7 th 284416 7 th 284416	
Setting of Post-Ford and Test (Amon March 1994) 7 days 7 day	
Pite-Load Test for Main Pites 18 and Jule	
Removal of Pie-Load Test System	
Removal of Pite-Load Test System	
Proof Drilling Proof Drilling Provided Provided	
Execution of Formation Level (+0.3/+2.4mPD) 110 days 110 day	
Exervation to Formation Level (+0.34-2.4mPD)	
Preparation for Promover Laying Blinding Layer Laying Blinding Layer	
Statistical for Membrance Pacifitates (up to +1.9mPD) and Membrance Tank (up to +3.9mPD) 10 days The 140f16 Thu 23/6/16	
Concreting Fris 24/6/16 Thu 30/6/16 Concreting 3 days Fris 24/6/16 Thu 30/6/16 Concreting 3 days Fris 24/6/16 Sun 37/16 Sun 37	
Concreting 3 days	
Curing of concrete formwork removal / making good works	
International Conceptions International Conceptions International Conceptions International Conceptional Conceptio	
Concreting	
Curring of concrete / formwork removal / making good works 5 days Thu 4/8/16 Mon 8/8/16 Steelfixing for Membrance Facilitates & Tanks (up to +6.77/.5mPD) 15 days Tue 9/8/16 Tue 23/8/16 Installation of formwork / waterstop / other accessory 2 days Wed 24/8/16 Fri 2/9/16 Concreting Concreting Sat 3/9/16 Fri 9/9/16 Portion B - Grid A-C / Grid E-F / Grid G-G+14 115 days Tue 7/6/16 Fri 9/9/16 Excavation to Formation Level (+0.3/+2.4mPD) 2 days Mon 27/6/16 Thu 29/9/16 Laying Blinding Layer 2 days Mon 27/6/16 Tue 28/6/16 Preparation for Pilehead 5 days Wed 29/6/16 Sun 3/7/16 Steelfixing for Membrance Facilitates (up to +1.9mPD) and Membrance Tank (up to +3.9mPD) 10 days Mon 47/16 Wed 13/7/16	
Steelfixing for Membrance Facilitates & Tanks (up to +6.77.5mPD) 15 days Tue 9/8/16 Tue 23/8/16 Fri 2/9/16 Installation of formwork / waterstop / other accessory 10 days Wed 24/8/16 Fri 2/9/16 Fri 2/9/16 Sta 3/9/16 Fri 2/9/16 Sta 3/9/16 Fri 2/9/16 Sta 3/9/16 Fri 2/9/16 Fri 9/9/16 Fri 9/9/16	
Installation of formwork / waterstop / other accessory 10 days Wed 24/8/16 Fri 2/9/16 Concreting 2 days Sat 3/9/16 Sun 4/9/16 Curing of concrete / formwork removal / making good works Sat 3/9/16 Fri 9/9/16 Fri 9/9/16 Portion B - Grid A-C / Grid E-F / Grid G-G+14 The 2/9/16 The 29/9/16 The 29/9/16 Excavation to Formation Level (+0.3/+2.4mPD) 20 days Tue 7/6/16 Tue 28/6/16 Tue 28/6/16 Laying Blinding Layer Sat 2/9/16 Sun 26/6/16 Sun 26/6/16 Sun 3/7/16 Sun 3/7/16 Stays Wed 29/6/16 Sun 3/7/16 Wed 13/7/16 Wed 13/7/16 Steelffxing for Membrance Facilitates (up to +1.9mPD) and Membrance Tank (up to +3.9mPD) 10 days Mon 4/7/16 Wed 13/7/16 Sun 26/6/16 Sun 3/7/16 Sun 3/7/16	
Concreting Concreting	
Curing or Concrete Formwork removal making good works Curing or Curing or Curing or Curing or Curing or Curing Scale	
Excavation to Formation Level (+0.3/+2.4mPD) 20 days Tue 7/6/16 Sun 26/6/16 Laying Blinding Layer 2 days Mon 27/6/16 Tue 28/6/16 Preparation for Pilehead 5 days Wed 29/6/16 Sun 3/7/16 Steelfixing for Membrance Facilitates (up to +1.9mPD) and Membrance Tank (up to +3.9mPD) 10 days Mon 4/7/16 Wed 13/7/16	
Laying Blinding Layer 2 days Mon 27/6/16 Tue 28/6/16 Preparation for Pilehead 5 days Wed 29/6/16 Sun 3/7/16 Steelfixing for Membrance Facilitates (up to +1.9mPD) and Membrance Tank (up to +3.9mPD) 10 days Mon 4/7/16 Wed 13/7/16	
Preparation for Pilehead 5 days Wed 29/6/16 Sun 3/7/16 Steelfixing for Membrance Facilitates (up to +1.9mPD) and Membrance Tank (up to +3.9mPD) 10 days Mon 4/7/16 Wed 13/7/16	
Steeffxing for Membrance Facilitates (up to +1.5mP/D) and Membrance Lank (up to +3.9mP/D) and Membrance Lank (up to +3.9mP/D)	
Concreting 3 days Thu 21/7/16 Sat 23/7/16	
Curing of concrete / formwork removal / making good works 3 days Sun 24/7/16 Tue 26/7/16	
Steelfixing for Membrance Facilitates & Tanks (up to +5.4/+7.5mPD) 15 days Wed 27/7/16 Wed 10/8/16	1
of formwork / waterstop / other accessory 10 days Thu 11/8/16 Sat 20/8/16	
Concreting 3 days Sun 21/8/16 Tue 23/8/16	
Mon 29/8/16 Mon 12/9/16	
Installation of formwork / waterstop / other accessory 10 days Tue 13/9/16	→ú
Concreting 2 days Fri 23/9/16 Sat 24/9/16	
Curing of concrete / formwork removal / making good works 5 days Sun 25/9/16 Thu 29/9/16	
Backfilling and Extracting Sheetphile 25 days Fri 30/9/16 Mon 24/10/16	1
Steelfixing for Membrance Facilitates Bldgs Sat 15/10/16 Sat 29/10/16	
Installation of formwork / other accessory 15 days Sun 30/10/16 Sun 13/11/16	
Concreting 2 days Mon 14/11/16 Tue 15/11/16	
Curing of concrete / formwork removal / making good works 7 days Wed 16/11/16 Tue 22/11/16	á 10
Sat 3/12/16 Fri 9/12/16	→
Concreting 2 days Sat 10/12/16 Sun 11/12/16	
Curing of concrete / formwork removal / making good works 5 days Mon 12/12/16 Fri 16/12/16	→
Steelfixing for Membrance Facilitates Bldgs (up tp +14.45mPD) Steelfixing for Membrance Facilitates Bldgs (up tp +14.45mPD)	→ 1
Installation of formwork / other accessory 7 days Tue 27/12/16 Mon 2/1/17	
5 days Thu 5/1/17 Mon 9/1/17	
Erect Working Platform and Falsework (up to +19.2mPD) 15 days Thu 5/1/17 Thu 19/1/17	1
Steelfixing for Membrance Facilitates Bldgs (up tp +19.2mPD)	••••••••••••••••••••••••••••••••••••••
Task Milestone ◆ Summary ◆	








Fight Name Paper Laying for Rising Main (CHOS CIL24) Under Dwarf Wall Paper Laying for Rising Main (CHOS CIL24) Under Dwarf Wall Paper Laying for Rising Main (CHOS CIL24) Under Dwarf Wall Paper Laying for Rising Main (CHOS CIL24) (Touch Dwarf Wall Paper Laying for Rising Main (CHOS CHOS) (Food Cossing Paper Laying for Rising Main (CHOS CHOS) (Food Cossing Paper Laying for Rising Main (CHOS CHOS) (Food Cossing Paper Laying for Rising Main (CHOS CHOS)) (Food Dwarf Wall Paper Laying for Rising Main (CHOS CHOS)) (Food Dwarf Wall Paper Laying for Rising Main (CHOS CHOS)) (Food Dwarf Wall Paper Laying for Rising Main (CHOS CHOS)) (Food Chossing Paper Laying for Rising Main (CHOS CHOS)) (Food Dwarf Wall Paper Laying for Rising Main (CHOS CHOS)) (Food Chossing Paper Laying for Rising Main (CHOS CHOS)) (Food Chossing Paper Laying for Rising Main (CHOS CHOS)) (Food Cossing Paper Laying for Rising Main (CHOS	Finish 2015 Thu 17/12/15 Mon 4/1/16 Wed 3/2/16 Wed 9/3/16 Sat 28/5/16 Sun 12/6/16 Sun 12/6/16 Sun 25/9/16	1	
Pipe Laying for Raing Mainer (CH264-CH269)/Freequal Fig. 1970 Fig. 1970 Fig. 1970	Thu 17/12/15 Mon 4/1/16 Wed 3/2/16 Wed 3/2/16 Wed 9/3/16 Sat 21/5/16 Sat 28/5/16 Sun 12/6/16 Sun 12/6/16 Sun 12/6/16 Sun 12/6/16 Sun 25/9/16		Pipe Laying for Rising Mains (CH205-CH245) / Under Dwarf Wall Pipe Laying for Rising Mains (CH245-CH295) / Footpath Pipe Laying for Rising Mains (CH295-CH300) / Road Crossing Pipe Laying for Rising Mains (CH360-CH425) / Under Dwarf Wall Pipe Laying for Rising Mains (CH360-CH425) / Under Dwarf Wall Pipe Laying for Rising Mains (CH445-CH560) / Under Dwarf Wall Pipe Laying for Rising Mains (CH445-CH560) / Under Dwarf Wall Interim Pressure Test Pipe Laying for Rising Mains (CH560-CH670) / Footpath Pipe Laying for Rising Mains (CH560-CH670) / Road Crossing Pipe Laying for Rising Mains (CH570-CH755) / Road Crossing Pipe Laying for Rising Mains (CH576-CH165) / Road Crossing Pipe Laying for Rising Mains (CH576-CH165) / Road Crossing Pipe Laying for Rising Mains (CH676-CH155) / Carpark Pipe Laying for Rising Mains (CH60-CH60) / Footpath Interim Pipe Testing Pipe Laying for Rising Mains (CH00-CH60) / Footpath Interim Pipe Testing
Pipe Large for Reiney Main (CHES CHES) (LIND) (Note Crossing 10 days 1	Mon 4/1/16 Wed 3/2/16 Wed 9/3/16 Wed 9/3/16 Thu 24/3/16 Sat 21/5/16 Sat 28/5/16 Sun 12/6/16 Sun 17/7/16 Mon 1/8/16 Sun 25/9/16		Pipe Laying for Rising Mains (CH245-CH295) / Footpath Pipe Laying for Rising Mains (CH295-CH300) / Road Crossing Pipe Laying for Rising Mains (CH300-CH360) / Footpath Pipe Laying for Rising Mains (CH445-CH445) / Under Dwarf Wall Pipe Laying for Rising Mains (CH445-CH560) / Under Dwarf Wall Interim Pressure Test Pipe Laying for Rising Mains (CH560-CH590) / Footpath Pipe Laying for Rising Mains (CH500-CH660) / Under Dwarf Wall Pipe Laying for Rising Mains (CH600-CH670) / Road Crossing Pipe Laying for Rising Mains (CH670-CH750) / Under Dwarf Wall Pipe Laying for Rising Mains (CH670-CH165) / Road Crossing Pipe Laying for Rising Mains (CH600-CH165) / Road Crossing Pipe Laying for Rising Mains (CH600-CH165) / Road Crossing Pipe Laying for Rising Mains (CH600-CH165) / Road Crossing Pipe Laying for Rising Mains (CH000-CH60) / Footpath Pipe Laying for Rising Mains (CH000-CH60) / Footpath
Phys Labys for Resing Main CHRIOCHESO (Portable)	Wed 3/2/16 Wed 9/3/16 Wed 9/3/16 Sat 21/5/16 Sat 28/5/16 Sun 17/7/16 Mon 1/8/16 Sun 25/9/16		Pipe Laying for Rising Mains (CH300-CH456) / Footpath Pipe Laying for Rising Mains (CH360-CH425) / Under Dwarf Wall Pipe Laying for Rising Mains (CH445-CH445) / Road Crossing Pipe Laying for Rising Mains (CH445-CH560) / Under Dwarf Wall Interim Pressure Test Pipe Laying for Rising Mains (CH560-CH590) / Footpath Pipe Laying for Rising Mains (CH560-CH660) / Under Dwarf Wall Pipe Laying for Rising Mains (CH660-CH670) / Road Crossing Pipe Laying for Rising Mains (CH750-CH750) / Under Dwarf Wall Pipe Laying for Rising Mains (CH750-CH755) / Road Crossing Pipe Laying for Rising Mains (CH055-CH165) / Carpark Pipe Laying for Rising Mains (CH050-CH165) / Carpark Pipe Laying for Rising Mains (CH00-CH60) / Footpath Interim Pipe Testing
Page Laping for Resing Mains (CHESCO CHESO) (Laker Deard Wall Reging CHESCO CHESO) (Read Crossing CHESCO CHESCO) (Read Crossing CHESCO CHESCO) (Read Crossing CHESCO CHESCO) (Read Crossing CHESCO C	Wed 9/3/16 Thu 24/3/16 Sat 21/5/16 Sat 28/5/16 Sun 12/6/16 Sun 12/6/16 Mon 1/8/16 Sat 10/9/16	<u> </u>	Pipe Laying for Rising Mains (CH360-CH425) / Under Dwarf Wall Pipe Laying for Rising Mains (CH445-CH560) / Under Dwarf Wall Interim Pressure Test Pipe Laying for Rising Mains (CH560-CH560) / Footpath Pipe Laying for Rising Mains (CH590-CH660) / Under Dwarf Wall Pipe Laying for Rising Mains (CH500-CH660) / Road Crossing Pipe Laying for Rising Mains (CH670-CH750) / Under Dwarf Wall Pipe Laying for Rising Mains (CH670-CH750) / Road Crossing Pipe Laying for Rising Mains (CH6750-CH165) / Road Crossing Pipe Laying for Rising Mains (CH155-CH165) / Road Crossing Pipe Laying for Rising Mains (CH600-CH165) / Carpark Pipe Laying for Rising Mains (CH00-CH60) / Footpath Interim Pipe Testing
Pipe Laying for Riving Mains (CH64C-RE00) Foodral Wall	Sat 21/5/16 Sat 28/5/16 Sun 12/6/16 Sun 17/7/16 Mon 1/8/16 Sat 10/9/16 Sun 25/9/16	<u> </u>	Pipe Laying for Rising Mains (CH45-CH560) /Under Dwarf Wall Interim Pressure Test Pipe Laying for Rising Mains (CH560-CH590) / Footpath Pipe Laying for Rising Mains (CH560-CH660) /Under Dwarf Wall Pipe Laying for Rising Mains (CH660-CH660) /Under Dwarf Wall Pipe Laying for Rising Mains (CH670-CH750) /Under Dwarf Wall Pipe Laying for Rising Mains (CH750-CH765) / Road Crossing Pipe Laying for Rising Mains (CH155-CH165) / Road Crossing Pipe Laying for Rising Mains (CH60-CH165) / Carpark Pipe Laying for Rising Mains (CH60-CH60) / Footpath Interim Pipe Testing
Prepr. Laying for Rainy Main (CHS04-CHS90) Footpath 15 days 8 ma 295519 58 ma 295016	Sat 28/5/16 Sun 12/6/16 Sun 12/6/16 Mon 1/8/16 Sat 10/9/16 Sun 25/9/16		Interim Pressure Test Pipe Laying for Rising Mains (CH560-CH590) / Footpath Pipe Laying for Rising Mains (CH590-CH660) /Under Dwarf Wall Pipe Laying for Rising Mains (CH670-CH670) / Road Crossing Pipe Laying for Rising Mains (CH670-CH750) /Under Dwarf Wall Pipe Laying for Rising Mains (CH750-CH765) / Road Crossing Pipe Laying for Rising Mains (CH155-CH165) / Road Crossing Pipe Laying for Rising Mains (CH050-CH165) / Carpark Pipe Laying for Rising Mains (CH00-CH60) / Footpath Interim Pipe Testing
Pripe Laying for Reining Mains (CHRO-CHRO) (Annet Dourd Wall	Sun 12/6/16 Sun 17/7/16 Mon 1/8/16 Sat 10/9/16 Sun 25/9/16		Pipe Laying for Rising Mains (CH560-CH590) / Footpath Pipe Laying for Rising Mains (CH590-CH660) /Under Dwarf Wall Pipe Laying for Rising Mains (CH670-CH750) /Under Dwarf Wall Pipe Laying for Rising Mains (CH750-CH765) /Road Crossing Pipe Laying for Rising Mains (CH155-CH165) / Road Crossing Pipe Laying for Rising Mains (CH155-CH165) / Road Crossing Pipe Laying for Rising Mains (CH160-CH155) / Carpark Pipe Laying for Rising Mains (CH60-CH165) / Footpath Pipe Laying for Rising Mains (CH00-CH60) / Footpath Interim Pipe Testing
Pipe Laying for Rising Mains (CH600-CH870) Road Crossing 15 days Non 18716 Mon 18716 Mon 18716 Pipe Laying for Rising Mains (CH500-CH870) Road Crossing 15 days Non 28716 San 10916 San 12917 Pipe Laying for Rising Mains (CH53-CH165) Road Crossing 15 days Non 28717 San 12917 Sa	Mon 1/8/16 Sat 10/9/16 Sun 25/9/16	S M S N	Pipe Laying for Rising Mains (CH660-CH670) / Road Crossing Pipe Laying for Rising Mains (CH670-CH750) /Under Dwarf Wall Pipe Laying for Rising Mains (CH750-CH765) / Road Crossing Pipe Laying for Rising Mains (CH155-CH165) / Road Crossing Pipe Laying for Rising Mains (CH60-CH155) / Carpark Pipe Laying for Rising Mains (CH00-CH60) / Footpath Interim Pipe Testing
Pipe Laying for Rising Mains (CHRO-CHISTR) (Linder Dwarf Wall Pipe Laying for Rising Mains (CHSO-CHISTR) (Linder Dwarf Wall Pipe Laying for Rising Mains (CHSO-CHISTR) (Linder Dwarf Wall Pipe Laying for Rising Mains (CHSO-CHISTR) (Linder Dwarf Wall Pipe Laying for Rising Mains (CHRO-CHISTR) (Linder Dwarf Wall San 177116 Adays Nan 271116 Nan 177116 Nan 271116 Nan 177116	Sat 10/9/16 Sun 25/9/16	S M Tu	Pipe Laying for Rising Mains (CH670-CH756) / Under Dwarf Wall Pipe Laying for Rising Mains (CH756-CH165) / Road Crossing Pipe Laying for Rising Mains (CH155-CH165) / Road Crossing Pipe Laying for Rising Mains (CH60-CH155) / Carpark Pipe Laying for Rising Mains (CH60-CH60) / Footpath Interim Pipe Testing
Pipe Laying for Rining Mains (CHISS-CHI65) Vands Crossing Fladss Fladss Mon 269516 Mon 1010016		z H Z	Pipe Laying for Rising Mains (CH00-CH155) / Road Crossing Pipe Laying for Rising Mains (CH00-CH165) / Carpark Pipe Laying for Rising Mains (CH00-CH60) / Footpath Interim Pipe Testing
Pipe Laying for Rising Mains (CH00-CH60) Fooquat Pipe Laying for Rising Mains (CH00-CH900) Road Crossing Salay Pipe Laying for Rising Mains (CH00-CH900) Road Crossing Salay Pipe Laying for Rising Mains (CH00-CH100) Product Powert Wall Pipe Laying for Rising Mains (CH00-CH100) Product Powert Wall Pipe Laying for Rising Mains (CH00-CH100) Road Crossing Salay Pipe Laying for Rising Mains (CH00-CH100) Road Crossing Salay Salay Pipe Laying for Rising Mains (CH100-CH100) Road Crossing Salay	Mon 10/10/16		Pipe Laying for Rising Mains (CH00-CH155) / Carpark Pipe Laying for Rising Mains (CH00-CH60) / Footpath Interim Pipe Testing
Pipe Laying for Rising Mains (PHOS-CHI640) Faciputh 7 days Sui 171216	Sun 27/11/16		Pipe Laying for Rising Mains (CH00-CH60) / Footpath Interim Pipe Testing
Col. Work Prout B (CH766-CH1540)	Sat 17/12/16		merini ripe resung
Pipe Laying for Rising Mains (CH980-CH980) / Under Dwarf Wall 5 days Sun 871/15 Sun 2271/15 Pipe Laying for Rising Mains (CH980-CH980) / Road Crossing 15 days Sun 871/15 Sun 2271/15 Pipe Laying for Rising Mains (CH900-CH1007) / Under Dwarf Wall 15 days Sun 2271/15 Sun 2271/15 Pipe Laying for Rising Mains (CH100-CH1007) / Under Dwarf Wall 15 days Sun 2271/15 Sun 2271/16 Pipe Laying for Rising Mains (CH100-CH1007) / Under Dwarf Wall 15 days Sun 13/12/15 Mon 4/1/16 Pipe Laying for Rising Mains (CH100-CH1007) / Road Crossing 15 days Sun 13/12/16 The 19/1/16 Pipe Laying for Rising Mains (CH100-CH1207) / Road Crossing 15 days Sun 27/2/16 The 19/1/16 Pipe Laying for Rising Mains (CH100-CH1207) / Road Crossing 15 days Sun 27/2/16 The 19/1/16 Pipe Laying for Rising Mains (CH100-CH1207) / Road Crossing 15 days Sun 27/2/16 The 19/1/16 Pipe Laying for Rising Mains (CH130-CH1207) / Road Crossing 15 days Sun 26/2/16 Sun 18/6/16 Pipe Laying for Rising Mains (CH130-CH1207) / Under Dwarf Wall 25 days Sun 26/2/16 Sun 18/6/16 Pipe Laying for Rising Mains (CH130-CH1307) / Under Dwarf Wall 25 days Sun 26/2/16 Sun 18/6/16 Pipe Laying for Rising Mains (CH130-CH1401) / Road Crossing 15 days Thu 21/7/16 Mon 28/7/16 Pipe Laying for Rising Mains (CH130-CH1401) / Road Crossing 15 days Thu 21/7/16 Mon 28/7/16 Pipe Laying for Rising Mains (CH130-CH1401) / Road Crossing 15 days Thu 21/7/16 Thu 29/2/16 Pipe Laying for Rising Mains (CH130-CH1401) / Road Crossing 15 days Thu 21/7/16 Thu 29/2/16 Pipe Laying for Rising Mains (CH140-CH1401) / Road Crossing 15 days Thu 21/2/16 Thu 29/2/16 Pipe Laying for Rising Mains (CH140-CH1401) / Road Pun Rull 10 days Fis 20/2/16 Thu 29/2/16 Pipe Laying for Rising Mains (CH140-CH1401) / Road Pun Rull 10 days Fis 20/2/16 Thu 20/2/16 Pipe Laying for Rising Mains (CH140-CH1401) / Road Pun Rull 10 days Fis 20/2/16 Thu 20/2/16 Pi	Wed 18/1/17		(c) Work Front B (CH765-CH1540)
Pipe Laying for Rising Mains (CH902-CH900) Road Crossing 15 days Sun S71/15	Sat 7/11/15		Pipe Laying for Rising Mains (CH970-CH980) /Under Dwarf Wall
Pipe Laying for Rising Mains (CH1000-CH1010) / Road Crossing 15 days Sat 28/11/15 Sat 12/12/15 Pipe Laying for Rising Mains (CH1010-CH1055) / Under Dwarf Wall 15 days 10 days 15 days 17 me 19/11/6 Pipe Laying for Rising Mains (CH1025-CH1075) / Road Crossing 15 days 10	Sun 22/11/15		Pipe Laying for Rising Mains (CH980-CH990) /Road Crossing Pine Laving for Rising Mains (CH990-CH1000) /LInder Dwarf Wall
Pipe Laying for Rising Mains (CH105-CH1055) Road Crossing Pipe Laying for Rising Mains (CH105-CH1180) Footpath Pipe Laying for Rising Mains (CH1205-CH1205) Road Crossing Pipe Laying for Rising Mains (CH1305-CH1205) Road Crossing Pipe Laying for Rising Mains (CH1305-CH1205) Road Crossing Pipe Laying for Rising Mains (CH1305-CH1205) Road Crossing Pipe Laying for Rising Mains (CH1405-CH140) Footpath Pipe Laying for Rising Mains (CH1405-CH140) Footpath Pipe Laying for Rising Mains (CH1405-CH1405) Vloder Dwarf Wall Sat School Pipe Laying for Rising Mains (CH1405-CH1405) Vloder Dwarf Wall Sat School Pipe Laying for Rising Mains (CH1405-CH1205) Footpath Pipe Laying for Rising Mains (CH1405-CH1207) Road Crossing Pipe Laying for Rising Mains (CH1405-CH1207) Road	Sat 12/12/15		Pipe Laying for Rising Mains (CH1000-CH1010) / Road Crossing
Pipe Laying for Rising Mains (CHI035-CHI075) / Road Crossing 15 days Tue 5/1/16 Tue 19/1/16 Pipe Laying for Rising Mains (CHI035-CHI180) / Foodpal Pipe Laying for Rising Mains (CHI035-CHI180) / Foodpal Pipe Laying for Rising Mains (CHI036-CHI180) / Road Crossing Pipe Laying for Rising Mains (CHI206-CHI180) / Road Crossing Pipe Laying for Rising Mains (CHI206-CHI220) / Road Crossing Pipe Laying for Rising Mains (CHI206-CHI220) / Road Crossing Pipe Laying for Rising Mains (CHI206-CHI230) / Road Crossing Pipe Laying for Rising Mains (CHI206-CHI230) / Road Crossing Pipe Laying for Rising Mains (CHI206-CHI230) / Road Crossing Pipe Laying for Rising Mains (CHI206-CHI230) / Road Crossing Pipe Laying for Rising Mains (CHI385-CHI410) / Road Crossing Pipe Laying for Rising Mains (CHI385-CHI410) / Road Crossing Pipe Laying for Rising Mains (CHI306-CHI230) / Road Crossing Pipe Laying for Rising Mains (CHI306-CHI230) / Road Crossing Pipe Laying for Rising Mains (CHI406-CHI430) / Under Dwarf Wall 10 days	Mon 4/1/16	Su	Pipe Laying for Rising Mains (CH1010-CH1055) /Under Dwarf Wall
Pipe Laying for Rising Mains (CH1095-CH1180) / Footpath 28 days Sat 30/1/16 Fri 26/2/16 Pipe Laying for Rising Mains (CH1205-CH1205) / Road Crossing 20 days Sat 27/2/16 Thu 17/3/16 Pipe Laying for Rising Mains (CH1205-CH1270) / Loder Dwarf Wall 15 days Wed 20/4/16 Wed 45/16 Pipe Laying for Rising Mains (CH1390-CH1335) / River Crossing Pipe Laying for Rising Mains (CH1335-CH1408) / Road Crossing 7 days Nwed 20/4/16 Nwed 25/6/16 Pipe Laying for Rising Mains (CH1340-CH1340) / Under Dwarf Wall 15 days Nwed 25/6/16 Sat 18/6/16 Pipe Laying for Rising Mains (CH1440-CH1430) / Under Dwarf Wall 16 days Mon 11/7/16 Wed 20/7/16 Pipe Laying for Rising Mains (CH1440-CH1495) / Under Dwarf Wall 5 days Thu 21/7/16 Hri 19/8/16 Pipe Laying for Rising Mains (CH1440-CH1495) / Under Dwarf Wall 5 days Thu 21/7/16 Hri 19/8/16 Pipe Laying for Rising Mains (CH1440-CH1495) / Under Dwarf Wall 10 days Thu 21/7/16 Hri 19/8/16 Pipe Laying for Rising Mains (CH1405-CH1540) / Footpath 10 days Thu 21/7/16 Hri 19/8/16 Pipe Laying for Rising Mains (CH1405-CH1540) / Under Draft Wall 10 days The 30/8/16 Hri	Tue 19/1/16 Fri 29/1/16	8	Pipe Laying for Rising Mains (CH1055-CH1075) / Road Crossing Pine Laving for Rising Mains (CH1075-CH1095) / Under Dwarf Wall
Pipe Laying for Rising Mains (CH180-CH1205) / Road Crossing 20 days Sat 27/2/16 Thu 17/3/16 Pipe Laying for Rising Mains (CH1205-CH1270) / Luder Dwarf Wall 15 days Fri 18/3/16 Tue 19/4/16 Pipe Laying for Rising Mains (CH1200-CH1235) / River Crossing 15 days Wed 40/4/16 Wed 45/16 Pipe Laying for Rising Mains (CH1385-CH1410)/ Road Crossing 25 days Wed 25/5/16 Sat 18/6/16 Pipe Laying for Rising Mains (CH1385-CH1410)/ Road Crossing 15 days Sun 19/6/16 Sat 18/6/16 Pipe Laying for Rising Mains (CH1385-CH1410)/ Road Crossing 15 days Sun 19/6/16 Sun 10/7/16 Pipe Laying for Rising Mains (CH1400-CH1440) / Footpath 10 days Mon 11/7/16 Mon 25/7/16 Pipe Laying for Rising Mains (CH1405-CH1440) / Footpath 5 days Tue 26/7/16 Fri 19/8/16 Pipe Laying for Rising Mains (CH1405-CH1440) / Footpath 25 days Tue 26/7/16 Fri 19/8/16 Pipe Laying for Rising Mains (CH150-CH1440) / Footpath 10 days Sat 20/8/16 Mon 29/8/16 Pipe Laying for Rising Mains (CH150-CH1440) / Footpath 10 days Tue 30/8/16 Tue 30/8/16 Pipe Laying for Rising Mains (CH150-CH1440) / Road Crossing	Fri 26/2/16		Pipe Laying for Rising Mains (CH1095-CH1180) / Footpath
Pipe Laying for Rising Mains (CH1203-CH1270) / Inder Dwarf Wall 33 days Fri 183716 The 19410 Pipe Laying for Rising Mains (CH1203-CH1390) / Road Crossing 15 days Wed 204716 Wed 445716 Pipe Laying for Rising Mains (CH1395-CH1385) / Under Dwarf Wall 20 days Thu 55716 The 245716 Pipe Laying for Rising Mains (CH1385-CH1410) / Road Crossing 7 days Sun 196/16 Sat 186/16 Pipe Laying for Rising Mains (CH1400-CH1440) / Footpath 10 days Mon 117716 Mod 207716 Pipe Laying for Rising Mains (CH1490-CH1491) / Footpath 5 days Thu 217716 Mon 25/716 Pipe Laying for Rising Mains (CH1490-CH1491) / Footpath 25 days Thu 207/16 Mon 29/8/16 Pipe Laying for Rising Mains (CH1490-CH1495) / Under Dwarf Wall 25 days Thu 20/7/16 Mon 29/8/16 Pipe Laying for Rising Mains (CH1490-CH1490) / Under Draft Wall 10 days Sat 20/8/16 Mon 29/8/16 Pipe Laying for Rising Mains (CH990-CH990) / Under Draft Wall 10 days Fri 39/9/16 Fri 23/9/16	Thu 17/3/16		Pipe Laying for Rising Mains (CH1180-CH1205) / Road Crossing
Pipe Laying for Rising Mains (CH13290-CH1335) / River Crossing 20 days Thu 5/5/16 The 24/5/16 Pipe Laying for Rising Mains (CH1335-CH1385) / Under Dwarf Wall 25 days Wed 25/5/16 Sat 18/6/16 Pipe Laying for Rising Mains (CH1385-CH1410)/ Road Crossing 7 days Sun 19/6/16 Sat 25/6/16 Pipe Laying for Rising Mains (CH1385-CH1410)/ Road Crossing 15 days Sun 26/6/16 Sun 10/7/16 Pipe Laying for Rising Mains (CH1440-CH1430) / Under Dwarf Wall 5 days Thu 21/7/16 Wed 20/7/16 Pipe Laying for Rising Mains (CH1495-CH1495) / Under Dwarf Wall 25 days Thu 21/7/16 Mon 25/7/16 Pipe Laying for Rising Mains (CH1495-CH1540) / Under Dwarf Wall 10 days Sat 20/8/16 Fri 19/8/16 Pipe Laying for Rising Mains (CH1495-CH1540) / Under Draft Wall 10 days Thu 30/8/16 Thu 89/16	Tue 19/4/16 Wed 4/5/16		Pipe Laying for Rising Mains (CH1203-CH1270) /Under Dwarf Wall Pipe Laving for Rising Mains (CH1270-CH1290) /Road Crossing
Pipe Laying for Rising Mains (CH1335-CH1385) / Under Dwarf Wall 25 days Wed 25/5/16 Sat 18/6/16 Interim Pipe Testing 7 days Sun 19/6/16 Sat 25/6/16 Pipe Laying for Rising Mains (CH1410-CH1430) / Under Dwarf Wall 15 days Sun 26/6/16 Sun 10/7/16 Pipe Laying for Rising Mains (CH1440-CH1440) / Footpath 5 days Thu 21/7/16 Won 25/7/16 Pipe Laying for Rising Mains (CH1440-CH1495) / Under Dwarf Wall 25 days Thu 26/7/16 Fri 19/8/16 Pipe Laying for Rising Mains (CH1440-CH1495) / Under Dwarf Wall 10 days Non 29/8/16 Fri 19/8/16 Pipe Laying for Rising Mains (CH1455-CH1520) / Footpath 10 days Tue 26/7/16 Fri 19/8/16 Pipe Laying for Rising Mains (CH1540) / Under Draff Wall 10 days Fri 30/8/16 Fri 30/8/16 Pipe Laying for Rising Mains (CH520-CH1540) / Road Crossing 15 days Tue 30/8/16 Fri 29/9/16	Tue 24/5/16		Pipe Laying for Rising Mains (CH1290-CH1335) / River Crossing
Pipe Laying for Rising Mains (CH1385-CH1410)/ Road Crossing 7 days Sun 19/6/16 Sat 25/6/16 Pipe Laying for Rising Mains (CH1385-CH1410)/ Road Crossing 15 days Sun 26/6/16 Sun 10/7/16 Wed 20/7/16 Pipe Laying for Rising Mains (CH1430-CH1440) / Footpath 5 days Thu 21/7/16 Mon 25/7/16 Pipe Laying for Rising Mains (CH1495-CH1520) / Footpath 10 days Sat 20/8/16 Thu 8/9/16 Pipe Laying for Rising Mains (CH1520-CH1520) / Tootpath 10 days Tue 30/8/16 Thu 8/9/16 Pipe Laying for Rising Mains (CH520-CH1540) / Under Draft Wall 15 days Tue 30/8/16 Fri 23/9/16 Pipe Laying for Rising Mains (CH520-CH1540) / Road Crossing 15 days Fri 9/9/16 Fri 23/9/16 Fr	Sat 18/6/16	15	Pipe Laying for Rising Mains (CH1335-CH1385) /Under Dwarf Wall
Pipe Laying for Rising Mains (CH140-CH1440) / Footpath Diadys State 20/7/16 Pipe Laying for Rising Mains (CH1410-CH1430) / Under Dwarf Wall 5 days Thu 21/7/16 Mon 12/7/16 Pipe Laying for Rising Mains (CH1440-CH1440) / Footpath 25 days Tue 26/7/16 Fri 19/8/16 Pipe Laying for Rising Mains (CH1520-CH1520) / Footpath 10 days Sat 20/8/16 Mon 29/8/16 Pipe Laying for Rising Mains (CH1520-CH1540) / Under Draft Wall 10 days Fri 30/8/16 Fri 23/9/16	Sat 25/6/16		Interim Pipe Testing Divertoning for Diving Maine (CU1385 CU1410)/ Dood Committee
Pipe Laying for Rising Mains (CH1440) / Footpath 5 days Thu 21/7/16 Mon 25/7/16 Pipe Laying for Rising Mains (CH1440-CH1495) / Under Dwarf Wall 25 days Tue 26/7/16 Fri 19/8/16 Pipe Laying for Rising Mains (CH1495-CH1520) / Footpath 10 days Sat 20/8/16 Mon 29/8/16 Pipe Laying for Rising Mains (CH520-CH1540) / Under Draft Wall 10 days Tue 30/8/16 Fri 30/8/16 Pipe Laying for Rising Mains (CH550-CH970) / Road Crossing 15 days Fri 29/9/16 Fri 29/9/16	Wed 20/7/16		Pipe Laying for Rising Mains (CH1410-CH1430) / Under Dwarf Wall
Pipe Laying for Rising Mains (CH1440-CH1495) / Under Dwarf Wall 25 days Tue 26/7/16 Fri 19/8/16 Pipe Laying for Rising Mains (CH1520-CH1540) / Under Draft Wall 10 days Sat 20/8/16 Mon 29/8/16 Pipe Laying for Rising Mains (CH1520-CH1540) / Under Draft Wall 10 days Tue 30/8/16 Thu 8/9/16	Mon 25/7/16		Pipe Laying for Rising Mains (CH1430-CH1440) / Footpath
Pipe Laying for Rising Mains (CH1495-CH1520) / Footpath 10 days Sat 20/8/16 Mon 29/8/16 Pipe Laying for Rising Mains (CH950-CH970) / Road Crossing 15 days Fri 9/9/16 Fri 23/9/16	Fri 19/8/16		Pipe Laying for Rising Mains (CH1440-CH1495) / Under Dwarf Wall
Pripe Laying for Rising Mains (CH950-CH970) / Road Crossing 15 days Fri 9/9/16 Fri 2/9/16	Mon 29/8/16		Pipe Laying for Rising Mains (CH1495-CH1520) / Footpath
CITIZE TO CONTRACT	110 8/9/10 Fri 23/9/16		Pipe Laying for Rising Mains (CH1520-CH1540) / Under Draft Wall Pine I aving for Rising Mains (CH050-CH070) / Road Crossing
1 48 days Sat 24/9/16 Thu 10/11/16 : : :	Thu 10/11/16	S	Pipe Laying for Rising Mains (CH855-CH950) / Under Dwarf Wall
Pipe Laying for Rising Mains (CH845-CH855) / Road Crossing 15 days Fri 11/11/16 Fri 25/11/16	Fri 25/11/16		
Pipe Laying for Rising Mains (CH765-CH845) / Under Dwarf Wall 8d	Wed 4/1/17		55-CH845) / Under Dwarf Wal
	Wed 18/1/1/		Final Prssure Lesting and Swabbing



Appendix E

PROPOSED MONITORING LOCATIONS



AGREEMENT NO. CE 40/2012 (DS) SHEK WU HUI SEWAGE TREATMENT WORKS - FURTHER EXPANSION PHASE 1A

Date: FEB. 2014


- INVESTIGATION

Project No.: 60284037

PROPOSED CONSTRUCTION DUST MONITORING STATIONS FOR CONSTRUCTION PHASE AND OPERATION PHASE



Drawing No. 60284037/EM&AM/405



AGREEMENT NO. CE 40/2012 (DS) SHEK WU HUI SEWAGE TREATMENT WORKS

- FURTHER EXPANSION PHASE 1A

Project No.: 60284037

- INVESTIGATION

Date: FEB. 2014

LOCATIONS OF CONSTRUCTION NOISE MONITORING STATIONS



Drawing No. 60284037/EM&AM/407



Appendix F

EVENT ACTION PLAN

and Sewerage Works at Ping Che Road

6th Monthly Environmental Monitoring and Audit (EM&A) Report for March 2016



Event and Action Plan for Construction Dust

F	Action						
Event	ET	IEC	ER	Contractor			
Action level being exceeded by one sampling	 Identify source, investigate the causes of complaint and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to daily. 	Check monitoring data submitted by ET; Check Contractor's working method.	Notify Contractor.	Rectify any unacceptable practice; Amend working methods if appropriate.			
Action level being exceeded by two or more consecutive sampling	 Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented.	 Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 			
Limit level being exceeded by one sampling	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform Contractor ,IEC, ER, and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented.	Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate.			
Limit level being exceeded by two or more consecutive sampling	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; Supervise the implementation of remedial measures.	 Confirm receipt of notification of exceedance in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated.			



Event and Action Plan for Construction Noise

Event		Action									
Event	ET	IEC	ER	Contractor							
Action Level	 Notify IEC and Contractor; Carry out investigation; Report the results of investigation to the IEC, ER and Contractor; Discuss with the Contractor and formulate remedial measures; Increase monitoring frequency to check mitigation effectiveness. 	 Review the analysed results submitted by the ET; Review the proposed remedial measures by the Contractor and advise the ER accordingly; Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Require Contractor to propose remedial measures for the analysed noise problem; Ensure remedial measures are properly implemented. 	 Submit noise mitigation proposals to IEC; Implement noise mitigation proposals. 							
Limit Level	 Identify source; Inform IEC, ER, EPD and Contractor; Repeat measurements to confirm findings; Increase monitoring frequency; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Inform IEC, ER and EPD the causes and actions taken for the exceedances; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Require Contractor to propose remedial measures for the analysed noise problem; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated. 							



Appendix G

VALID CALIBRATION CERTIFICATES

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location: No. 31 Wai Loi Tsuen

Date of Calibration: 29-Feb-16

Location ID: AM1

Next Calibration Date: 29-Apr-16

Technician: K. C. Cheung

CONDITIONS

Sea Level Pressure (hPa) Temperature (°C)

1017.3
18.3

Corrected Pressure (mm Hg)
Temperature (K)

762.975 291

CALIBRATION ORIFICE

Make->	TISCH
Model->	5025A
Serial # ->	1941

Qstd Slope -> Qstd Intercept ->

2.10265

CALIBRATION

Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	6.20	6.20	12.4	1.699	52	53.30	Slope = 27.2842
13	4.80	4.80	9.6	1.495	45	46.13	Intercept = 5.9545
10	3.90	3.90	7.8	1.348	41	42.03	Corr. coeff. = 0.9967
7	2.30	2.30	4.6	1.035	33	33.83	
5	1.40	1.40	2.8	0.808	28	28.70	

Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K Pstd = actual pressure during calibration (mm Hg

For subsequent calculation of sampler flow:

1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)


m = sampler slope

b = sampler intercept

I = chart response

Tay = daily average temperature

Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location: RE's Site Office Date of Calibration: 29-Feb-16
Location ID: AM2a Next Calibration Date: 29-Apr-16

Technician: K. C. Cheung

CONDITIONS

Sea Level Pressure (hPa) Temperature (°C)

1017.3
18.3

Corrected Pressure (mm Hg)
Temperature (K)

762.975 291

CALIBRATION ORIFICE

Make->	TISCH
Model->	5025A
Serial # ->	1941

Qstd Slope -> Qstd Intercept ->

2.10265 -0.00335

CALIBRATION

Plate	H20 (L)	H2O (R)	H20	Qstd	Ι	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	6.10	6.10	12.2	1.685	52	53.30	Slope = 31.2581
13	4.60	4.60	9.2	1.463	45	46.13	Intercept = 0.7667
10	3.60	3.60	7.2	1.295	41	42.03	Corr. coeff. = 0.9990
7	2.40	2.40	4.8	1.058	33	33.83	
5	1.50	1.50	3.0	0.836	26	26.65	

Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K Pstd = actual pressure during calibration (mm Hg

For subsequent calculation of sampler flow:

1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)


m = sampler slope

b = sampler intercept

I = chart response

Tay = daily average temperature

Pav = daily average pressure





TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

	Tisch	Rootsmeter Orifice I.		1941	Pa (mm) -	- 756.92
		VOLUME	======= DIFF	DIFF	METER	ORFICE
OR OR	VOLUME START	STOP	VOLUME	TIME	Hg	H20
Run #	(m3)	(m3)	(m3)	(min)	(mm)	(in.)
1	NA	NA	1.00	1.4880	3.2	2.00
2	NA	NA	1.00	1.0510	6.4	4.0
3	NA	NA	1.00	0.9360	7.9	5.0
4	NA	NA	1.00	0.8920	8,8	5.5
5	NA	NA	1.00	0.7360	12.7	8.0

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
1.0121 1.0078 1.0057 1.0046 0.9993	0.6802 0.9589 1.0745 1.1262 1.3578	1.4258 2.0163 2.2543 2.3644 2.8515		0.9958 0.9916 0.9895 0.9884 0.9832	0.6692 0.9434 1.0571 1.1080 1.3358	0.8784 1.2422 1.3888 1.4566 1.7568
Qstd slo intercep coeffici	t (b) =	2.10265 -0.00335 0.99999		Qa slor intercer coeffici	ot (b) =	1.31664 -0.00206 0.99999
y axis =	SQRT [H20 (Pa/760)(298/T	a)]	y axis =	SQRT[H20(Ta/Pa)]

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{ [SQRT (H2O (Pa/760) (298/Ta))] - b\}$ Qa = $1/m\{ [SQRT H2O (Ta/Pa)] - b\}$

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location: No. 31 Wai Loi Tsuen

Date of Calibration: 28-Apr-16

Location ID: AM1

Next Calibration Date: 29-Jun-16

Technician: K. C. Cheung

CONDITIONS

Sea Level Pressure (hPa) Temperature (°C)

1013.9
24.1

Corrected Pressure (mm Hg)
Temperature (K)

760.425 297

CALIBRATION ORIFICE

Make->	TISCH
Model->	5025A
Serial # ->	1612

Qstd Slope -> Qstd Intercept ->

2.00411 -0.03059

CALIBRATION

Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	6.20	6.20	12.4	1.775	51	51.17	Slope = 23.7731
13	5.00	5.00	10.0	1.596	47	47.16	Intercept = 8.7155
10	3.80	3.80	7.6	1.393	41	41.14	Corr. coeff. = 0.9966
7	2.20	2.20	4.4	1.064	33	33.11	
5	1.30	1.30	2.6	0.821	29	29.10	

Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K Pstd = actual pressure during calibration (mm Hg

For subsequent calculation of sampler flow:

1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)


m = sampler slope

b = sampler intercept

I = chart response

Tay = daily average temperature

Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location: RE's Site Office Date of Calibration: 28-Apr-16
Location ID: AM2a Next Calibration Date: 28-Jun-16

Technician: K. C. Cheung

CONDITIONS

Sea Level Pressure (hPa) Temperature (°C) 1013.9 24.1

Corrected Pressure (mm Hg)
Temperature (K)

760.425 297

CALIBRATION ORIFICE

Make-> TISCH
Model-> 5025A
Serial # -> 1612

Qstd Slope -> Qstd Intercept ->

2.00411 -0.03059

CALIBRATION

	_						
Plate	H20 (L)	H2O (R)	H20	Qstd	Ι	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	6.20	6.20	12.4	1.775	54	54.18	Slope = 32.5298
13	4.90	4.90	9.8	1.580	49	49.16	Intercept = -2.9682
10	3.80	3.80	7.6	1.393	42	42.14	Corr. coeff. = 0.9984
7	2.30	2.30	4.6	1.087	33	33.11	
5	1.50	1.50	3.0	0.881	25	25.08	

Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K Pstd = actual pressure during calibration (mm Hg

For subsequent calculation of sampler flow:

1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)


m = sampler slope

b = sampler intercept

I = chart response

Tay = daily average temperature

Pav = daily average pressure





TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Operator		Rootsmeter Orifice I.I		438320 1612	Ta (K) - Pa (mm) -	295 - 745.49
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00	1.3770 0.9710 0.8710 0.8310 0.6860	3.2 6.4 7.8 8.7 12.6	2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
0.9866 0.7165 0.9824 1.0117 0.9804 1.1256 0.9793 1.1785 0.9741 1.4200		1.4078 1.9909 2.2259 2.3345 2.8155		0.9957 0.9914 0.9894 0.9883 0.9830	0.7231 1.0210 1.1360 1.1893 1.4330	0.8896 1.2581 1.4066 1.4753 1.7792
Qstd slop intercept coefficie	(b) =	2.00411 -0.03059 0.99995	n e n	Qa slope intercept coefficie	= (b) $=$	1.25494 -0.01933 0.99995
y axis =	SQRT[H20(E	Pa/760) (298/5	ra)]	y axis =	SQRT[H2O(Ta/Pa)]

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)

Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]

Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$

 $Qa = 1/m\{[SQRT H2O(Ta/Pa)] - b\}$

ALS Technichem (HK) Pty Ltd



ANALYTICAL CHEMISTRY & TESTING SERVICES



SUB-CONTRACTING REPORT

CONTACT : MR BEN TAM WORK ORDER : HK1603560

CLIENT : ACTION UNITED ENVIRONMENT SERVICES AND

CONSULTING

ADDRESS : RM A 20/F., GOLD KING IND BLDG, SUB-BATCH : 1

NO. 35-41 TAI LIN PAI ROAD, DATE RECEIVED : 21-JAN-2016 KWAI CHUNG. DATE OF ISSUE : 25-JAN-2016

KWAI CHUNG, N.T. HONG KONG

N.T. HONG KONG

PROJECT : ---- NO. OF SAMPLES : 'CLIENT ORDER : -

General Comments

Sample(s) were received in an ambient condition.

Sample(s) analysed and reported on an as received basis.

Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories.

Signatories

Position

Richard Fung

General Manager

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group WORK ORDER

: HK1603560

SUB-BATCH

: 1

CLIENT PROJECT : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING

ALS

ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1603560-001	S/N: 366409	AIR	21-JAN-2016	S/N: 366409

Equipment Verification Report (TSP)

Equipment Calibrated:

Type: Laser Dust monitor

Manufacturer: Sibata LD-3B

Serial No. 366409

Equipment Ref: EQ109

Job Order

Standard Equipment:

Standard Equipment: Higher Volume Sampler

Location & Location ID: AUES office (calibration room)

Equipment Ref: HVS 018

Last Calibration Date: 2 January 2016

Equipment Verification Results:

Testing Date: 4 to 6 January 2016

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr17min	17:30 ~ 19:47	20.6	1018.9	0.027	1577	11.5
2hr42min	17:00 ~ 19:42	20.7	1015.9	0.021	1433	8.8
2hr21min	18:00 ~ 20:21	20.9	1018.8	0.051	3328	23.5

Sensitivity Adjustment Scale Setting (Before Calibration) 540 (CPM)

Sensitivity Adjustment Scale Setting (After Calibration) 540 (CPM)

Linear Regression of Y or X

Slope (K-factor): 0.0022

Correlation Coefficient 0.9987

Date of Issue _____11 January 2016

Remarks:

- 1. **Strong** Correlation (R>0.8)
- 2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment

0.06						
0.05						
0.04						
0.03			*			
0.02			•	У	$R^2 = 0.0022x$	
0.01						
0 4						
	0	5	10	15	20	25

Operator: Donald Kwok Signature: Date: 12 January 2016

QC Reviewer : Ben Tam Signature : Date : 12 January 2016

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location: Gold King Industrial Building, Kwai Chung Date of Calibration: 2-Jan-16
Location ID: Calibration Room Next Calibration Date: 2-Apr-16

CONDITIONS

Sea Level Pressure (hPa)
Temperature (°C)

1022 18.9

Corrected Pressure (mm Hg)
Temperature (K)

766.5 292

CALIBRATION ORIFICE

Make-> TISCH
Model-> 5025A
Calibration Date-> 24-Mar-15

Qstd Slope ->
Qstd Intercept ->
Expiry Date->

2.10265 -0.00335 24-Mar-16

CALIBRATION

Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	4.1	4.1	8.2	1.384	56	56.82	Slope = 30.1332
13	3.2	3.2	6.4	1.222	52	52.76	Intercept = 15.8637
10	2.4	2.4	4.8	1.059	48	48.71	Corr. coeff. = 0.9950
8	1.6	1.6	3.2	0.865	42	42.62	
5	1.0	1.0	2.0	0.684	35	35.51	

Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



ALS Technichem (HK) Pty Ltd



ANALYTICAL CHEMISTRY & TESTING SERVICES



SUB-CONTRACTING REPORT

CONTACT : MR BEN TAM **WORK ORDER** HK1603553

CLIENT **ACTION UNITED ENVIRONMENT SERVICES AND**

> CONSULTING SUB-BATCH

ADDRESS RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, DATE RECEIVED 21-JAN-2016

25-JAN-2016 KWAI CHUNG, DATE OF ISSUE

CLIENT ORDER

N.T. HONG KONG **PROJECT** NO. OF SAMPLES

General Comments

Sample(s) were received in an ambient condition.

Sample(s) analysed and reported on an as received basis.

Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories.

Signatories

Position

Richard Fung

General Manager

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

> ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

WORK ORDER

: HK1603553

SUB-BATCH

: 1

CLIENT PROJECT : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING

ALS

ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.	
HK1603553-001	S/N: 3Y6503	AIR	21-JAN-2016	S/N: 3Y6503	

Equipment Verification Report (TSP)

Equipment Calibrated:

Type: Laser Dust monitor

Manufacturer: Sibata LD-3B

Serial No. 3Y6503

Equipment Ref: EQ112

Job Order

Standard Equipment:

Standard Equipment: Higher Volume Sampler

Location & Location ID: AUES office (calibration room)

Equipment Ref: HVS 018

Last Calibration Date: 2 January 2016

Equipment Verification Results:

Testing Date: 4 to 6 January 2016

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr17min	17:30 ~ 19:47	20.6	1018.9	0.027	1633	11.9
2hr42min	17:00 ~ 19:42	20.7	1015.9	0.021	1502	9.2
2hr21min	18:00 ~ 20:21	20.9	1018.8	0.051	3365	23.8

Sensitivity Adjustment Scale Setting (Before Calibration) 642

Sensitivity Adjustment Scale Setting (After Calibration) 648

Linear Regression of Y or X

 Slope (K-factor):
 0.0022

 Correlation Coefficient
 0.9994

 Date of Issue
 11 January 2016

Remarks:

1. **Strong** Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment

0.06 -						
0.05 -						*
0.04 -					/	
0.03 -			•	/		
0.02 -			*	у	= 0.0022x + R ² = 0.99	
0.01 -						
0 4		-		1	ı	
(0	5	10	15	20	25

(CPM)

(CPM)

Operator : _____ Date : ____ Date : ____ 12 January 2016

QC Reviewer : Ben Tam Signature : Date : 12 January 2016

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location: Gold King Industrial Building, Kwai Chung Date of Calibration: 2-Jan-16
Location ID: Calibration Room Next Calibration Date: 2-Apr-16

CONDITIONS

Sea Level Pressure (hPa)
Temperature (°C)

1022 18.9

Corrected Pressure (mm Hg)
Temperature (K)

766.5 292

CALIBRATION ORIFICE

Make-> TISCH
Model-> 5025A
Calibration Date-> 24-Mar-15

Qstd Slope ->
Qstd Intercept ->
Expiry Date->

2.10265 -0.00335 24-Mar-16

CALIBRATION

Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	4.1	4.1	8.2	1.384	56	56.82	Slope = 30.1332
13	3.2	3.2	6.4	1.222	52	52.76	Intercept = 15.8637
10	2.4	2.4	4.8	1.059	48	48.71	Corr. coeff. = 0.9950
8	1.6	1.6	3.2	0.865	42	42.62	
5	1.0	1.0	2.0	0.684	35	35.51	

Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure






CERTIFICATE OF CALIBRATION AND TESTING

TSI Incorporated, 500 Cardigan Road, Shoreview, MN 55126 USA Tel: 1-800-874-2811 1-651-490-2811 Fax: 1-651-490-3824 http://www.tsi.com

Environment Condition			
Temperature	74.4 (23.6)	°F (°C)	-
Relative Humidity	38	%RH	
Barometric Pressure	29.15 (987.1)	inHg (hPa)	1

Model	AM510
Serial Number	11008060



TSI Incorporated does hereby certify that all materials, components, and workmanship used in the manufacture of this equipment are in strict accordance with the applicable specifications agreed upon by TSI and the customer and with all published specifications. All performance and acceptance tests required under this contract were successfully conducted according to required specifications. There is no NIST standard for optical mass measurements. Calibration of this instrument performed by TSI has been done using emery oil and has been nominally adjusted to respirable mass of standard ISO 12103-1, A1 test dust (Arizona dust). Our calibration ratio is greater than 1.2.1

Measurement Variable	System ID	Last Cal.	Cal. Due	Measurement Variable	System ID	Last Cal.	Cal. Due
Temp/Humidity	E005409	04-16-15	04-16-16	Temp/Humidity	E005410	04-17-15	04-17-16
DC Voltage	E003314	06-17-15	06-17-16	DC Voltage	E003315	06-17-15	06-17-16
Photometer	E003319	02-02-15	08-02-15	Microbalance	M001324	01-05-15	01-05-17
Pressure	E003511	10-27-14	10-27-15	Flowmeter	E002471	04-29-15	04-29-16

Amanda mad

Final Function Check

July 7, 2015

Date



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No.: C152553

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC15-0720)

Date of Receipt / 收件日期: 17 April 2015

Description / 儀器名稱

Sound Level Meter (EQ013)

Manufacturer / 製造商

Rion

Model No. / 型號

NL-52

Serial No./編號

00921191

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 :

 $(23 \pm 2)^{\circ}$ C

Relative Humidity / 相對濕度 :

 $(55 \pm 20)\%$

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration

DATE OF TEST / 測試日期

8 May 2015

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification. (after adjustment)

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試

Project/Engineer

Certified By 核證

K M Wu Engineer Date of Issue 簽發日期

12 May 2015

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Page 1 of 4



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

Certificate No.: C152553

證書編號

校正證書

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using the internal standard (After Adjustment) was performed before the test 6.1.1.2 to 6.3.2.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- Test equipment:

Equipment ID

Description

Certificate No.

CL280 CL281

40 MHz Arbitrary Waveform Generator

C150014

Multifunction Acoustic Calibrator

DC130171

- 5. Test procedure: MA101N.
- 6. Results:
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

6.1.1.1 Before Adjustment

	UUT Setting			Applied Value		UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 130	L_{A}	A	Fast	94.00	1	* 92.1	± 1.1

^{*} Out of IEC 61672 Class 1 Spec.

6.1.1.2 After Adjustment

	UUT Setting			Applied	d Value	UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 130	L _A	A	Fast	94.00	1	94.0	± 1.1

6.1.2 I inearity

Jiiiourity	illourity .									
	UUT Setting				d Value	UUT				
Range	Function	Frequency	Time	Level	Freq.	Reading				
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)				
30 - 130	L_A	A	Fast	94.00	1	94.0 (Ref.)				
				104.00		104.0				
				114.00	9	114.0				

IEC 61672 Class 1 Spec. : \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No.: C152553

證書編號

6.2 Time Weighting

	UUT Setting				Applied Value		IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 130	L_A	A	Fast	94.00	1	94.0	Ref.
			Slow			94.0	± 0.3

6.3 Frequency Weighting

A-Weighting 6.3.1

A- weighting	A-weighting									
	UUT Setting			Applied Value		UUT	IEC 61672			
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.			
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)			
30 - 130	L _A	A	Fast	94.00	63 Hz	67.8	-26.2 ± 1.5			
	S A STATE OF THE S				125 Hz	77.8	-16.1 ± 1.5			
					250 Hz	85.3	-8.6 ± 1.4			
	tet				500 Hz	90.8	-3.2 ± 1.4			
					1 kHz	94.0	Ref.			
					2 kHz	95.2	$+1.2 \pm 1.6$			
	12	ε.			4 kHz	95.0	$+1.0 \pm 1.6$			
	-				8 kHz	93.0	-1.1 (+2.1; -3.1)			
					12.5 kHz	89.6	-4.3 (+3.0 ; -6.0)			

6.3.2 C-Weighting

	UUT Setting			Applied Value		UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 130	L_{C}	С	Fast	94.00	63 Hz	93.1	-0.8 ± 1.5
					125 Hz	93.8	-0.2 ± 1.5
			19		250 Hz	94.0	0.0 ± 1.4
					500 Hz	94.0	0.0 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	93.9	-0.2 ± 1.6
		,			4 kHz	93.2	-0.8 ± 1.6
					8 kHz	91.1	-3.0 (+2.1; -3.1)
					12.5 kHz	87.6	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C152553

證書編號

Remarks: - UUT Microphone Model No.: UC-53A & S/N: 319944

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value : 94 dB : 63 Hz - 125 Hz : \pm 0.35 dB 250 Hz - 500 Hz : \pm 0.30 dB

104 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB) 114 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note:

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No.: C161796

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC16-0662)

Date of Receipt / 收件日期: 22 March 2016

Description / 儀器名稱

Sound Level Meter (EO015)

Manufacturer / 製造商

Rion NL-52

Model No. / 型號 Serial No. / 編號

00142581

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 温度 : $(23 \pm 2)^{\circ}$ C

Relative Humidity / 相對濕度 : (55 ± 20)%

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

6 April 2016

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By

測試

H T Wong

Technical Officer

Certified By

核證

Project Engineer

Date of Issue 簽發日期

7 April 2016

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C161796

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.

- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment:

Equipment ID

Description

Certificate No.

CL280 CL281 40 MHz Arbitrary Waveform Generator

C160077

Multifunction Acoustic Calibrator

PA160023

- Test procedure: MA101N.
- 6. Results:
- 6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

	UUT Setting			Applied	d Value	UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 130	L _A	A	Fast	94.00	1	94.4	± 1.1

6.1.2 Linearity

	UUT Setting				d Value	UUT
Range	Function	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
30 - 130	L_{A}	A	Fast	94.00	1	94.4 (Ref.)
				104.00		104.4
				114.00		114.4

IEC 61672 Class 1 Spec. : \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

6.2 Time Weighting

	UUT Setting			Applied Value		UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 130	L_A	A	Fast	94.00	1	94.4	Ref.
			Slow			94.4	± 0.3

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 – 校正及檢測實驗所



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C161796

證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

	UUT	Setting		Appl	ied Value	UUT	IEC 61672
Range (dB)	Function	Frequency Time Weighting Weighting		Level (dB)	Freq.	Reading (dB)	Class 1 Spec. (dB)
30 - 130	L_A	A	Fast	94.00	63 Hz	68.1	-26.2 ± 1.5
	5000				125 Hz	78.2	-16.1 ± 1.5
					250 Hz	85.7	-8.6 ± 1.4
					500 Hz	91.1	-3.2 ± 1.4
					1 kHz	94.4	Ref.
					2 kHz	95.6	$+1.2 \pm 1.6$
					4 kHz	95.4	$+1.0 \pm 1.6$
		40			8 kHz	93.3	-1.1 (+2.1; -3.1)
					12.5 kHz	89.9	-4.3 (+3.0; -6.0)

6.3.2 C-Weighting

C Weighting	UUT	Setting		Appli	ed Value	UUT	Reading (dB) Class 1 Spec. (dB) 93.5 -0.8 ± 1.5 94.2 -0.2 ± 1.5 94.3 0.0 ± 1.4 94.4 0.0 ± 1.4			
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Class 1 Spec.			
30 - 130	L_{C}	C	Fast	94.00	63 Hz	93.5	-0.8 ± 1.5			
	1				125 Hz	94.2	-0.2 ± 1.5			
					250 Hz	94.3	0.0 ± 1.4			
					500 Hz	94.4	0.0 ± 1.4			
					1 kHz	94.4	Ref.			
					2 kHz	94.2	-0.2 ± 1.6			
					4 kHz	93.6	-0.8 ± 1.6			
					8 kHz	91.4	-3.0 (+2.1; -3.1)			
					12.5 kHz	88.0	-6.2 (+3.0; -6.0)			

Remarks: - UUT Microphone Model No.: UC-59 & S/N: 06015

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value: 94 dB : 63 Hz - 125 Hz $: \pm 0.35 \text{ dB}$

250 Hz - 500 Hz : \pm 0.30 dB 1 kHz $: \pm 0.20 \text{ dB}$ 2 kHz - 4 kHz $: \pm 0.35 \text{ dB}$ 8 kHz $: \pm 0.45 \text{ dB}$ $: \pm 0.70 \text{ dB}$ 12.5 kHz

104 dB: 1 kHz $: \pm 0.10 \text{ dB (Ref. 94 dB)}$ 114 dB: 1 kHz $: \pm 0.10 \text{ dB (Ref. 94 dB)}$

- The uncertainties are for a confidence probability of not less than 95 %.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 – 校正及檢測實驗所

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.:

Date of Receipt / 收件日期: 16 April 2015

C152551

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC15-0720)

Description / 儀器名稱

Sound Level Calibrator (EQ085)

Manufacturer / 製造商

Rion

Model No. / 型號

NC-73

Serial No. / 編號

10655561

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 :

 $(23 \pm 2)^{\circ}$ C

Relative Humidity / 相對濕度 :

Line Voltage / 電壓

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

7 May 2015

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification & user's specified acceptance criteria.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試

K C Lee Project Engineer

Certified By

核證

Engineer

Date of Issue

簽發日期

12 May 2015

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C152551

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.

2. The results presented are the mean of 3 measurements at each calibration point.

3. Test equipment:

Equipment ID CL130 CL281 TST150A

<u>Description</u>
Universal Counter
Multifunction Acoustic Calibrator
Measuring Amplifier

Certificate No. C143868 DC130171 C141558

4. Test procedure: MA100N.

5. Results:

5.1 Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	93.7	± 0.5	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	User's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	0.962	1 kHz ± 4 %	± 1

Remarks: - The user's specified acceptance criteria (user's spec.) is a customer pre-defined operating tolerance of the UUT, suitable for one's own intended use.

- The uncertainties are for a confidence probability of not less than 95 %.

Note:

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Appendix H

IMPACT MONITORING SCHEDULE



<u>Impact Monitoring Schedule for Reporting Month – April 2016</u>

		Dust Mo	N . N	
L	Pate -	1-hour TSP	24-hour TSP	Noise Monitoring
Fri	1-APR-16		✓	
SAT	2-Apr-16	✓		
SUN	3-APR-16			
Mon	4-APR-16			
TUE	5-APR-16			
WED	6-APR-16			
THU	7-APR-16		✓	
Fri	8-Apr-16	✓		✓
SAT	9-Apr-16			
Sun	10-Apr-16			
Mon	11-Apr-16			
TUE	12-Apr-16			
WED	13-Apr-16		✓	
THU	14-Apr-16	✓		✓
Fri	15-Apr-16			
SAT	16-APR-16			
Sun	17-APR-16			
Mon	18-Apr-16			
TUE	19-Apr-16		✓	
WED	20-Apr-16	✓		✓
THU	21-Apr-16			
Fri	22-Apr-16			
SAT	23-APR-16			
SUN	24-Apr-16			
Mon	25-APR-16		✓	
TUE	26-Apr-16	✓		✓
WED	27-APR-16			
THU	28-Apr-16			
Fri	29-Apr-16			
SAT	30-Apr-16		✓	

✓	Monitoring Day
	Sunday or Public Holiday

Monitoring Location

moments bott	***************************************	
Air Quality	1-hour TSP	AM1 and AM2
	24-hour TSP	AM1 and AM2a
Construction N	oise	NM1 and NM2



7th Monthly Environmental Monitoring and Audit (EM&A) Report for April 2016

<u>Tentative Impact Monitoring Schedule for next Reporting Period – May 2016</u>

	Date -	Dust Me	Noise Monitorina	
L	vate	1-hour TSP	24-hour TSP	Noise Monitoring
Sun	1-May-16			
Mon	2-May-16			
Tue	3-May-16			
Wed	4-May-16			
Thu	5-May-16		✓	
Fri	6-May-16	✓		✓
Sat	7-May-16			
Sun	8-May-16			
Mon	9-May-16			
Tue	10-May-16			
Wed	11-May-16		✓	
Thu	12-May-16	✓		✓
Fri	13-May-16			
Sat	14-May-16			
Sun	15-May-16			
Mon	16-May-16			
Tue	17-May-16		✓	
Wed	18-May-16	✓		✓
Thu	19-May-16			
Fri	20-May-16			
Sat	21-May-16			
Sun	22-May-16			
Mon	23-May-16		✓	
Tue	24-May-16	✓		✓
Wed	25-May-16			
Thu	26-May-16			
Fri	27-May-16			
Sat	28-May-16		✓	
Sun	29-May-16			
Mon	30-May-16	✓		✓
Tue	31-May-16			

✓	Monitoring Day
	Sunday or Public Holiday

Monitoring Location

monning Bott	411011	
Air Quality	1-hour TSP	AM1 and AM2
	24-hour TSP	AM1 and AM2a
Construction N	loise	NM1 and NM2



Appendix I

24-HOUR TSPAND CONSTRUCTION NOISE MONITORING DATA

Advance Works for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A and

Sewerage Works at Ping Che Road

7th Monthly Environmental Monitoring and Audit (EM&A) Report for April 2016



24-Hr TSP M	Ionitoring Da	ta for AM	1													
DATE	SAMPLE	ELAPSED TIME		MЕ	CHART READING			AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER WEIGHT (g)		DUST WEIGHT COLLECTED	24-Hr TSP	
	NUMBER	INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m³/min)	(std m ³)	INITIAL	FINAL	(g)	$(\mu g/m^3)$	
1-Apr-16	29294	13784.07	13808.47	1464.00	30	31	30.5	20.6	1014.4	0.91	1330	2.8376	2.9184	0.0808	61	
7-Apr-16	29301	13808.07	13832.51	1466.40	40	41	40.5	21.3	1013.5	1.28	1870	2.8140	2.9311	0.1171	63	
13-Apr-16	29300	13832.51	13856.55	1442.40	31	33	32.0	22	1013.5	0.96	1386	2.8706	2.9093	0.0387	28	
19-Apr-16	29413	13856.55	13880.55	1440.00	31	34	32.5	23.4	1011.8	0.98	1404	2.8568	2.8990	0.0422	30	
25-Apr-16	29424	13880.55	13904.94	1463.40	28	33	30.5	23.8	1012.6	0.90	1319	2.8745	2.9342	0.0597	45	
29-Apr-16	29312	13904.94	13928.94	1440.00	30	31	30.5	24.7	1011.2	0.92	1319	2.8720 2.8496		2.8714	0.0218	
24-Hr TSP M	Ionitoring Da	ta for AM2	2a													
	SAMPLE	ELAPSED TIME			CHART READING			AVG	AVG AIR	STANDARD	AIR	FILTER WEIGHT		DUST WEIGHT	24-Hr TSP	
DATE	NUMBER				CHART READING			TEMP	PRESS	FLOW RATE	VOLUME	(g)		COLLECTED	$(\mu g/m^3)$	
	NOWIDER	INITIAL	FINAL	(min)	MIN	MAX	AVG	(℃)	(hPa)	(m³/min)	(std m ³)	INITIAL	FINAL	(g)	(μg/III)	
1-Apr-16	29291	10395.67	10419.67	1440.00	30	32	31.0	20.6	1014.4	0.98	1404	2.8280	2.8895	0.0615	44	
7-Apr-16	29301	10419.67	10443.55	1432.80	36	40	38.0	21.3	1013.5	1.20	1718	2.8141	3.0525	0.2384	139	
13-Apr-16	29402	10443.55	10467.63	1444.80	41	45	43.0	22	1013.5	1.36	1962	2.8866	2.9612	0.0746	38	
19-Apr-16	29414	10467.63	10491.38	1425.00	39	45	42.0	23.4	1011.8	1.32	1883	2.8487	2.9161	0.0674	36	
25-Apr-16	29311	10491.38	10515.25	1432.20	39	39	39.0	28.5	1009.8	1.21	1738	2.8598	2.9799	0.1201	69	
29-Apr-16	29454	10515.25	10539.24	1439.40	30	30	30.0	22.5	1012.2	1.02	1464	2.8788	2.9232	0.0444	30	

Noise Measu	ise Measurement Results (dB) of NM1																			
Date	Start Time	1 st Leq _{5min}	L10	L90	2 nd Leq _{5min}	L10	L90	3 nd Leq _{5min}	L10	L90	4 th Leq _{5min}	L10	L90	5 th Leq _{5min}	L10	L90	6 th Leq _{5min}	L10	L90	Leq30min
8-Apr-16	10:37	55.7	57.9	51.8	55.5	57.5	50.8	54.4	57.5	50.8	53.6	56.1	50.0	53.1	55.3	50.3	52.7	54.4	50.6	54
14-Apr-16	10:08	53.2	56.9	49.5	54.1	59.3	49.9	54.0	59.3	49.5	55.4	57.7	50.9	52.5	56.8	49.5	53.0	55.0	49.3	54
20-Apr-16	10:18	56.0	57.6	49.1	54.4	54.8	48.5	55.8	57.2	50.8	53.3	56.0	50.3	55.2	57.8	51.7	57.1	59.0	51.2	55
26-Apr-16	10:19	57.3	60.5	50.1	54.9	57.5	49.4	55.0	56.9	49.9	55.2	57.7	50.3	53.8	57.6	49.2	53.5	56.3	49.9	55
Noise Measu	ırement	Results	(dB) of	NM2																
Date	Start Time	1 st Leq _{5min}	L10	L90	2 nd Leq _{5min}	L10	L90	3 nd Leq _{5min}	L10	L90	4 th Leq _{5min}	L10	L90	5 th Leq _{5min}	L10	L90	6 th Leq _{5min}	L10	L90	Leq30min
8-Apr-16	14:21	52.7	54.0	49.9	52.3	52.4	49.6	52.3	53.7	50.0	51.6	52.7	49.9	54.1	56.2	51.0	55.3	57.7	51.0	53
14-Apr-16	14:07	51.8	53.8	42.2	48.6	51.2	42.5	48.0	50.7	43.9	48.6	51.1	42.3	48.4	51.0	41.8	47.3	49.2	43.6	49
20-Apr-16	14:26	55.3	58.5	48.1	52.9	55.5	47.4	52.0	53.9	48.9	52.2	54.7	47.3	50.8	54.6	46.2	50.5	53.3	46.9	53
26-Apr-16	14:03	50.9	53.8	46.5	50.4	53.7	45.4	51.6	54.4	45.6	49.4	51.9	45.7	50.5	53.2	47.2	51.6	54.5	48.0	51




Appendix J


GRAPHICAL PLOTS


7th Monthly Environmental Monitoring and Audit (EM&A) Report for April 2016



Air Quality – 24-Hour TSP












Air Quality – 1-Hour TSP








Construction Noise







Appendix K

METEOROLOGICAL DATA DURING THE REPORTING MONTH (TA KWU LING STATION)



				r	Ta Kwu]	Ling Station	
Date		Weather	Total Rainfall (mm)	Mean Air Temp. (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Directio n
1-Apr-16	Fri	Mainly cloudy and foggy with a few showers.	0	22.8	7.5	80.5	Е
2-Apr-16	Sat	Mainly cloudy and foggy with a few showers.	Trace	22.5	8	83.2	Е
3-Apr-16	Sun	Mainly cloudy and foggy with a few showers.	0	23.9	7.8	82.3	E/SE
4-Apr-16	Mon	Cloudy and foggy with a few showers. Moderate south to southeasterly winds.	4.3	25.1	8.7	78.7	E/SE
5-Apr-16	Tue	Mainly cloudy and foggy with a few showers.	Trace	22.7	6.5	88.2	Е
6-Apr-16	Wed	Mainly cloudy and foggy with a few showers.	0	24	8	78	Е
7-Apr-16	Thu	Mainly cloudy and foggy with a few showers.	0	25.1	8.5	83.5	E/SE
8-Apr-16	Fri	Cloudy and foggy with a few showers. Moderate south to southeasterly winds.	Trace	26.1	7	77.5	E/SE
9-Apr-16	Sat	Cloudy with a few showers	Trace	25.5	7.3	78.5	E/SE
10-Apr-16	Sun	Cloudy with a few showers	22.1	23.4	7.5	91.7	E/SE
11-Apr-16	Mon	Mainly cloudy and foggy with a few showers.	0.4	22.2	8.2	89.2	E/SE
12-Apr-16	Tue	Mainly cloudy and foggy with a few showers.	11.4	20.8	11.4	88.2	E/SE
13-Apr-16	Wed	Mainly cloudy and foggy with a few showers.	76.4	21.9	10.5	91.5	E/SE
14-Apr-16	Thu	Cloudy and foggy with a few showers. Moderate south to southeasterly winds.	0.7	23	6.2	95.7	E/SE
15-Apr-16	Fri	Cloudy and foggy with a few showers. Moderate south to southeasterly winds.	3.4	22.1	9.5	92.5	E/SE
16-Apr-16	Sat	Mainly cloudy and foggy with a few showers.	Trace	25.4	8.8	89.1	E/SE
17-Apr-16	Sun	Mainly cloudy and foggy with a few showers.	Trace	26.8	10.5	73.7	S/SE
18-Apr-16	Mon	Cloudy with a few showers	23.1	23.5	6.1	81.7	N/NW
19-Apr-16	Tue	Cloudy with a few showers	Trace	20.7	14.2	81.2	E
20-Apr-16	Wed	Moderate southerly winds.	Trace	22.6	13.1	82	Е
21-Apr-16	Thu	Moderate southerly winds.	Trace	24.9	6	85	E/NE
22-Apr-16	Fri	Cloudy with a few showers	8.3	23.1	14	84	Е
23-Apr-16	Sat	Cloudy with a few showers and thunderstorms.	2.8	24.7	8.4	83	E/SE
24-Apr-16	Sun	Cloudy with a few showers and thunderstorms.	41.4	25.6	7.3	89.7	E/SE
25-Apr-16	Mon	Cloudy with a few showers and thunderstorms.	12.4	26.3	4.5	84.5	S/SW
26-Apr-16	Tue	Sunny intervals and a few showers. Fog patches at first.	Trace	26.9	6.5	83	S/SW
27-Apr-16	Wed	Mainly cloudy with a few showers	0.9	26.9	6	75	SW
28-Apr-16	Thu	Mainly cloudy. A few showers later	1.7	26.5	5.6	75	N/NW
29-Apr-16	Fri	Mainly cloudy with a few showers	Trace	24.6	7.5	75.5	Е
30-Apr-16	Sat	Mainly cloudy with a few showers	1.5	22.1	7	78	Е



Appendix L

MONTHLY SUMMARY WASTE FLOW TABLE

Monthly Summary Waste Flow Table

Department: Drainage Services Department Contract No.: DC/2013/09

Contract Title: Advance Works for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A and Sewerage Works at Ping Che Road

Commencement Date: 21-Jul-2015 Estimated completion Date: 19-Aug-2016 Estimated Contract Sum: 1.56M

		Actual Quanti	ities of Inert C&D N	Materials Generated	Monthly			Actual Quantities	of C&D Wastes	Generated Monthly	у
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	0.335	0.111	0.060	0.000	0.164	0.000	0.000	0.000	0.000	0.000	0.000
Feb	2.377	0.089	0.050	2.228	0.010	0.000	0.000	0.000	0.000	0.000	0.008
Mar	0.141	0.015	0.050	0.000	0.076	0.000	0.000	0.000	0.000	0.000	0.007
Apr	0.160	0.010	0.050	0.000	0.100	0.000	0.000	0.000	0.000	0.000	0.023
May											
June											
Sub-total	3.012	0.225	0.210	2.228	0.349	0.000	0.000	0.000	0.000	0.000	0.038
July											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	3.012	0.225	0.210	2.228	0.349	0.000	0.000	0.000	0.000	0.000	0.038

Notes: (1) The waste flow table should cover the whole construction period of the Contract.

- (2) The original estimates of the C&D materials should be the estimates at contract commencement and should not be altered during construction.
- (3) Inert C&D materials that are specified in the Contract to be imported for use at the Site shall be separately indicated.
- $(4) \ \ \, \text{The yearly estimates of the $C\&D$ materials should be updated as appropriate taking into account the latest works programme etc.}$
- $(5) \quad Plastics \ refer \ to \ plastic \ bottles/containers, \ plastic \ sheets/foam \ from \ packaging \ material.$



Appendix M

IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
	ty Impact					
S2.4.1.3	Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices: • Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; • Any dusty material remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; • A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones; • The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; • Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; • When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period. • The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; • Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; • Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to main	To minimize the dust impact	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Air Pollution Control Ordinance (APCO) and Air Pollution Control (Construction Dust) Regulation

DSD Contract No: DC/2013/09
Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road
6th Monthly Environmental Monitoring and Audit (EM&A) Report for March 2016



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Air Qualit	y Impact					
	 Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for material transport should be totally enclosed by impervious sheeting; Every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides; Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabilizer within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies. 					



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Noise Imp	pact					
S3.4.1.1	Use of movable barrier, enclosure, acoustic mat and quiet plant. Use of wooden frames barrier with a small-cantilevered upper portion of superficial density not less than 14kg/m² on a skid footing with 25mm thick internal sound absorptive lining.	To minimize construction noise impact arising from the Project at the affected noise sensitive receivers (NSRs)	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, Noise Control Ordinance (NCO)
S3.4.1.2	 Good Site Practice: Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program. Mobile plant, if any, should be sited as far away from NSRs as possible. Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. 	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction period of Advance Works and Main Works of Phase 1A	EIAO-TM, NCO



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Ecologica						
S4.2.1.1	Solid dull green noise/visual barriers of at least 2m high shall be erected and maintained between active works area and all areas of ecological importance.	Minimize noise and human disturbances during construction phase.	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM
S4.2.1.2	Avoid unnecessary lighting.	Minimize mortality impacts on birds.	Design / Contractor/ Plant Operator	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM
S4.2.1.3	Good construction site practice to minimise dust generation should be followed on all construction sites. Measures to avoid, minimise and mitigate impacts on air quality are detailed in this schedule	Minimize dust generation from construction sites.	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM
S4.2.1.4	 The following measures to avoid, minimise and mitigate impact on water quality during construction phase shall be implemented Temporary sewerage and drainage to be designed and installed to collect wastewater and prevent it from entering water bodies; Proper locations well away from nearby water bodies should be used for temporary storage of materials (i.e. equipment, filling materials, chemicals and fuel) and temporary stockpiles of construction debris and spoil, and these should be identified before commencement of works; To prevent muddy water entering nearby water bodies, work sites close to nearby water bodies should be isolated, using such items as sandbags or silt curtains with lead edge at bottom and properly supported props. Other protective measures should also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the work sites; Construction debris and spoil should be covered and/or properly disposed of as soon as possible to avoid these being washed into nearby water bodies; Proper locations for discharge outlets of temporary wastewater treatment facilities well away from sensitive receivers should be identified; 	Avoid, minimise and mitigate impact on water quality	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Ecological	Impact					
	 Adequate lateral support should be erected where necessary in order to prevent soil/mud from slipping into water bodies; Site boundaries should be clearly marked and any works beyond the boundary strictly prohibited; Regular water monitoring and site audit should be carried out at adequate points along any watercourses where construction works are underway upstream within their catchments and also on the Ng Tung, Sheung Yue and Shek Sheung Rivers. If the monitoring and audit results show that pollution occurs, adequate measures including temporarily cessation of works should be considered; Excavation profiles should be properly designed and executed with attention to the relevant requirements for environment, health and safety; Where soil to be excavated is situated beneath the groundwater table, it may be necessary to lower the groundwater table by installing well points or similar means; Stockpiling sites should be lined with impermeable sheeting and bunded. Stockpiles should be properly covered by impermeable sheeting to reduce dust emission during dry season or contaminated run-off during rainy season. Watering should be avoided on stockpiles of contaminated soil to minimize contaminated runoff and construction materials should be properly covered and located away from nearby water bodies; and Supply of suitable clean backfill material after excavation, if required. Vehicles containing any excavated materials should be suitably covered to limit potential dust emissions or contaminated run-off, and truck bodies and tailgates should be sealed to prevent discharge during transport or during wet season; Speed control for the trucks carrying contaminated materials should be enforced; Vehicle wheel washing facilities at construction sites' exit points should be established and used, where necessary; and Other measures as detailed in this schedule. 					



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Water Qu	ality Impact					
S5.2.2.1	Construction Site Runoff Practices and measures provided in the Practice Note for Professional Persons on Construction Site Drainage, (PROPECC PN1/94) should be followed where applicable.	Control construction runoff	Contractors	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	
S5.2.2.2 - S5.2.2.3	 Sewage from Workforce Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures 	Handling of site sewage	Contractors	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Waste Ma	nagement					
S6.2.2.1	 Good Site Practices and Waste Reduction Measures: Nomination of an approved person, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; Training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling; Provision of sufficient waste disposal points and regular collection for disposal; Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; An Environmental Management Plan (EMP) should be prepared by the contractor and submitted to the Engineer for approval. 	Minimize waste generation during construction	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal Ordinance (WDO)
S6.2.3.1	 Waste Reduction Measures: Segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal; Proper storage and site practices to minimize the potential for damage and contamination of construction materials; Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; Sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and Provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. 	Reduce waste generation	Contractor	Work Sites	Prior to the commencement of construction of Advance Works and Main Works of Phase 1A	WDO
S6.2.4.1 - S6.2.4.2	Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include: • Waste, such as soil, should be handled and stored well to ensure secure	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	WDO



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Waste Ma						
	 containment, thus minimizing the potential of pollution; Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and Different locations should be designated to stockpile each material to enhance reuse. 					
	 Remove waste in timely manner; Employ the trucks with cover or enclosed containers for waste transportation; Obtain relevant waste disposal permits from the appropriate authorities; and Disposal of waste should be done at licensed waste disposal facilities. 					
S6.2.5.2	C&D Materials from Site Formation • Maintain temporary stockpiles and reuse excavated fill material for backfilling; • Carry out on-site sorting; • Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; • Adopt "selective demolition" technique to demolish the existing structure and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; and • Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified.	Minimize waste impacts from excavated and C&D materials	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005
S6.2.5.3	C&D Material from Buildings Demolition and New Building Construction • The Contractor should recycle as much as possible of the C&DM on-site. Public fill and C&DM waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. For example, concrete and masonry can be crushed and used as fill, and steel reinforcing bar can be used by scrap steel mills. Different areas of the work sites should be designated for such segregation and storage. • The use of wooden hoardings shall not be allowed. An alternative material, such as metal, aluminium or alloy etc, could be used. • Government has developed a charging policy for the disposal of waste to landfill at present. It will provide additional incentive to reduce the volume of generated waste and ensure proper segregation to allow	Minimize waste impacts from building demolition and new building construction	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005

DSD Contract No: DC/2013/09 Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Waste Ma	nagement					
	reuse of the inert material on site when implemented. • In order to minimize the impacts of the demolition works, the generated wastes must be cleared as quickly as possible after demolition. Therefore, the demolition and clearance works should be undertaken simultaneously. To facilitate proper segregation of inert and non-inert C&D material arising from demolition works, selective demolition method should be adopted.					
S6.2.5.4	Chemical Waste • If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers. • Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation	Control the chemical waste and ensure proper storage, handling and disposal	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal (Chemical Waste General) Regulation, Code of Practice on the Packaging, Labelling and Storage of Chemical Waste
S6.2.5.5	General Refuse • General refuse should be stored in enclosed bins separately from construction and chemical wastes. • Recycling bins should also be placed to encourage recycling. • Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean. • A reputable waste collector should be employed to remove general refuse on a daily basis.	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal (Chemical Waste General) Regulation, Code of Practice on the Packaging, Labelling and Storage of Chemical Waste



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
	e and Visual					
\$7.3.1.1	 Good Site Practices For areas unavoidably disturbed by the Project on a short term basis e.g. works areas, the general principle to try and restore these to their former state to suit future land use, should be adhered to. With regard to topsoil, where identified, it should be stripped, treated appropriately, and where suitable and practical stored for re-use in the construction of the soft landscape works such as roadside amenity strips, and open space sites. 	Minimize the impact to the landscape and visual	Contractor	Work Sites	Prior to construction and construction phase	
\$7.3.2.1	• Existing trees to be retained within the Project Site should be carefully protected during construction. In particular Old and Valuable Trees (OVTs) will be preserved according to ETWB TC (Works) No. 29/2004. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in Contractor's works areas. A detailed tree survey will be carried out for the Tree Removal Application (TRA) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which trees should be retained, transplanted or felled and will include details of tree protection measures for those trees to be retained.	Protect and Preserve Trees	Designer / Contractor	Work Sites	Prior to construction and construction phase	ETWB TCW No. 10/2013, 29/2004 and 3/2006
\$7.3.2.1	MM5 - Tree Transplantation • Trees unavoidably affected by the Project works should be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery as far as possible. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, where applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme. A detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBTC 2/2004 and 3/2006 and final	Transplant Trees where suitable for transplantation	Designer / Contractor	Work Sites where possible. Otherwise consider offsite locations	Prior to construction, construction phase and operation phase	WB TCW No. 10/2013, 3/2006 and 2/2004

DSD Contract No: DC/2013/09
Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road
6th Monthly Environmental Monitoring and Audit (EM&A) Report for March 2016



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Landscape and Visual						
	locations of transplanted trees should be agreed prior to					
	commencement of the work.					
S7.3.2.1	MM17 - Light Control	To minimize glare	Designer /	Work Sites	Construction phase	
	• Construction day and night time lighting should be controlled to	impact to adjacent	Contractor	and/or the	and operation phase	
	minimize glare impact to adjacent VSRs during the Construction	VSRs.		Plant		
	phase. Street and night time lighting shall also be controlled to					
	minimize glare impact to adjacent VSRs during the operation					
	phase.					