

**JOB NO.: TCS00757/15** 

DSD CONTRACT NO. DC/2013/09 – Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road

 $20^{\text{TH}}$  Monthly Environmental Monitoring and Audit (EM&A) Report – May 2017

PREPARED FOR TSUN YIP WATERWORKS CONSTRUCTION CO LTD

Date	Reference No.	Prepared By	<b>Certified By</b>
12 June 2017	TCS00757/15/600/R0078v1	Att	Am

Martin Li (Assistant Environmental Consultant)

Tam Tak Wing (Environmental Team Leader)

Version	Date         Remarks		
1	8 June 2017	First Submission	
1	12 June 2017	Amended against IEC's comments	



Drainage Services Department 44/F., Revenue Tower 5 Gloucester Road Wan Chai Hong Kong Your reference:

Our reference:

HKDSD201/50/104339

Date:

12 June 2017

Attention: Mr Michael Leung

BY EMAIL & POST (email: hkleung@dsd.gov.hk)

Dear Sirs

Agreement No.: SP 01/2015 Environmental Monitoring and Audit for Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A Monthly EM&A Report for May 2017

We refer to emails of 8 and 12 June 2017 attaching the Monthly EM&A Report for May 2017 prepared by the Environmental Team (ET) for the captioned project.

We have no further comment and hereby verify the Monthly EM&A Report in accordance with Clause 3.4 of the Environmental Permit no. FEP-01/474/2013.

Please do not hesitate to contact the undersigned at 2618 2836 should you have any queries.

Yours faithfully ANEWR CONSULTING LIMITED

Independent Environmental Checker

LYMA/LHHN/CYYH/csym

cc Tsun Yip – Mr Ken Wong (email: kenwong@tsunyip.hk) AUES – Ms Nicola Hon (email: nicolahon@fordbusiness.com)





## **EXECUTIVE SUMMARY**

ES.01 This is the 20<sup>th</sup> Monthly Environmental Monitoring and Audit Report covering the period from 1 to 31 May 2017 (the Reporting Period).

#### **ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES**

ES.02 Environmental monitoring activities under the EM&A program in this Reporting Period are summarized in the following table.

Issues Environmental Monitoring Parameters / Inspection		Occasions
Air Quality	1-hour TSP	30
All Quality	24-hour TSP	10
Construction Noise	L <sub>Aeq(30min)</sub> Daytime	8
Inspection / Audit	ET Regular Environmental Site Inspection	5
Inspection / Audit	IEC Monthly Environmental Site Audit	1

#### BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES.03 No exceedance of air quality and construction noise monitoring were recorded in this Reporting Period. No Notification of Exceedance (NOE) was therefore issued. The statistics of environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Environmental	Monitoring	Action	Limit	Event & Action		
Issues	Parameters	Level	Level	NOE Issued	Investigation	Corrective Actions
Air Quality	1-hour TSP	0	0	0	-	-
All Quality	24-hour TSP	0	0	0	-	-
Construction Noise	LAeq(30min)	0	0	0	-	-

*Note: NOE – Notification of Exceedance* 

#### **ENVIRONMENTAL COMPLAINT**

ES.04 No environmental complaint was recorded or received in this Reporting Period. The statistics of environmental complaint are summarized in the following table.

Depenting Devied	Environmental Complaint Statistics			
<b>Reporting Period</b>	Frequency	Cumulative	<b>Complaint Nature</b>	
1 to 31 May 2017	0	0	NA	

#### NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.05 No environmental summons or successful prosecutions were recorded in this Reporting Period. The statistics of environmental complaint are summarized in the following tables.

Deporting Deriod	Environmental Summons Statistics			
<b>Reporting Period</b>	Frequency	Cumulative	<b>Complaint Nature</b>	
1 to 31 May 2017	0	0	NA	

Bononting Bonied	Environmental Prosecution Statistics			
Reporting Period	Frequency	Cumulative	<b>Complaint Nature</b>	
1 to 31 May 2017	0	0	NA	

#### **REPORTING CHANGE**

ES.06 There were no reporting changes in the Reporting Period.

#### SITE INSPECTION BY EXTERNAL PARTIES

ES.07 In the Reporting Period, joint site inspection to evaluate the site environmental performance by the RE, ET and the Contractor was carried out on 4, 11, 18, 25 and 31 May 2017. Furthermore, IEC attend site inspection was on 31 May 2017. No non-compliance was noted.



#### FUTURE KEY ISSUES

- ES.08 As wet season is approaching, special attention should be paid to avoid ingress of surface runoff into nearby water bodies from the construction site. Water quality mitigation measures should be fully implemented.
- ES.09 Air quality mitigation measures including wheel wash facilities, watering of haul roads and covering of dusty materials with tarpaulin sheet, etc. should be properly maintained. Moreover, the contractor should be to prevent mosquito breeding on site.



#### **Table of Contents**

1	INTRODUC	TION	1
	1.1 PI	ROJECT BACKGROUND	1
	1.2 R	EPORT STRUCTURE	2
2	PROJECT C	<b>PRGANIZATION AND CONSTRUCTION PROGRESS</b>	3
		ROJECT ORGANIZATION AND MANAGEMENT STRUCTURE	3
	2.2 C	ONSTRUCTION PROGRESS	3
	2.3 St	JMMARY OF ENVIRONMENTAL SUBMISSIONS	3
3	SUMMARY	OF IMPACT MONITORING REQUIREMENT	4
		ENERAL	4
	3.2 M	ONITORING PARAMETERS	4
	3.3 M	ONITORING LOCATIONS	4
	3.4 M	ONITORING FREQUENCY AND PERIOD	4
	3.5 M	ONITORING EQUIPMENT	5
	3.6 D	ETERMINATION OF ACTION/LIMIT (A/L) LEVELS	6
	3.7 E	/ENT ACTION PLAN	6
4	MONITORI	NG METHDOLOGY	7
	4.1 A	R QUALITY MONITORING	7
	4.2 C	DNSTRUCTION NOISE MONITORING	7
	4.3 D	ATA MANAGEMENT AND DATA QA/QC CONTROL	8
5	IMPACT MO	DNITORING RESULTS	9
	5.1 G	ENERAL	9
	5.2 R	ESULTS OF AIR QUALITY MONITORING	9
	5.3 R	ESULTS OF CONSTRUCTION NOISE MONITORING	10
6	WASTE MA	NAGEMENT	11
		ENERAL WASTE MANAGEMENT	11
	6.2 R	ECORDS OF WASTE QUANTITIES	11
7	SITE INSPE	CTION	12
		EQUIREMENTS	12
	7.2 FI	NDINGS / DEFICIENCIES DURING THE REPORTING MONTH	12
8	ENVIRONN	ENTAL COMPLAINT AND NON-COMPLIANCE	13
		VVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	13
9	IMPLEMEN	TATION STATUS OF MITIGATION MEASURES	14
-		ENERAL REQUIREMENTS	14
		ENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	14
		EY ISSUES FOR THE COMING MONTH	15
10	CONCLUSI	ONS AND RECOMMENTATIONS	16
_•		DNCLUSIONS	16
		ECOMMENDATIONS	16



# LIST OF TABLES

TABLE 2-1	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS
TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	PROPOSED AIR QUALITY AND CONSTRUCTION NOISE MONITORING LOCATIONS
TABLE 3-3	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-4	CONSTRUCTION NOISE MONITORING EQUIPMENT
TABLE 3-5	ACTION AND LIMIT LEVELS FOR 24-HR TSP AND 1-HR TSP AIR QUALITY, $\mu g/m^3$
TABLE 3-6	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 5-1	SUMMARY OF 1-HOUR TSP MONITORING RESULTS, $\mu g/m^3$
TABLE 5-2	SUMMARY OF 24-HOUR TSP MONITORING RESULTS, $\mu g/m^3$
TABLE 5-3	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS, dB(A)
TABLE 6-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS FOR THE PROJECT
TABLE 6-2	SUMMARY OF QUANTITIES OF C&D WASTES FOR THE PROJECT
TABLE 7-1	SITE OBSERVATIONS
TABLE 8-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 8-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 8-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 9-1	ENVIRONMENTAL MITIGATION MEASURES

# LIST OF APPENDICES

APPENDIX A	GENERAL LAYOUT OF ADVANCE WORKS AND MAIN WORKS OF SWHSTW FURTHER EXPANSION PHASE 1A		
APPENDIX B	LAYOUT PLAN OF THE CONTRACT		
APPENDIX C	ORGANIZATION STRUCTURE AND CONTACT DETAILS OF RELEVANT PARTIES		
APPENDIX D	MASTER CONSTRUCTION PROGRAM OF THE CONTRACT		
APPENDIX E	PROPOSED MONITORING LOCATIONS		
APPENDIX F	EVENT ACTION PLAN		
APPENDIX G	VALID CALIBRATION CERTIFICATES		
APPENDIX H	IMPACT MONITORING SCHEDULE		
APPENDIX I	24-HOUR TSP AND CONSTRUCTION NOISE MONITORING DATA		
APPENDIX J	GRAPHICAL PLOTS		
APPENDIX K	METEOROLOGICAL DATA DURING THE REPORTING MONTH		
APPENDIX L	MONTHLY SUMMARY WASTE FLOW TABLE		
APPENDIX M	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)		



#### 1 INTRODUCTION

#### **1.1 PROJECT BACKGROUND**

- 1.1.1 The existing Shek Wu Hui Sewage Treatment Works (hereafter referred as "SWHSTW") with secondary level treatment to sewage collected from Sheung Shui, Fanling and adjacent areas is operated and maintained by Drainage Services Department (hereafter referred as "DSD"). Based on the preliminary design of the Project, the scope of works for the Project comprises the following major components:
  - (a) Demolition of the existing Inlet Works and construction of the new Inlet Works, including inlet pumping station, screening and degritting facilities;
  - (b) Demolition of 4 existing circular Primary Sedimentation Tanks (PSTs) and construction of new rectangular PSTs;
  - (c) Construction of new pre-membrane screens;
  - (d) Modification of existing Bioreactor (BR) 1 and 2 to suit the proposed membrane bioreactor (MBR) process;
  - (e) Construction of a new standby Bioreactor;
  - (f) Demolition of 4 existing circular Final Sedimentation Tanks (FSTs) and construction of new Membrane Tanks and Membrane Facility Building;
  - (g) Reconstruction of sludge treatment facilities, including thickening, anaerobic digestion, biogas handling, sludge holding and dewatering facilities; and
  - (h) Other ancillary works.
- 1.1.2 According to the Project implementation programme, the construction of most of the above proposed works (hereinafter referred to as "Main Works") will be commencement in 2016 and completion in 2022. Furthermore, Advance Works as part of the above proposed works will carry out before Main Works commencement. The Advance Works will be commencement in third quarter of 2015 and comprise the following major components:
  - (a) Modification of BR1, through upgrading of electrical and mechanical (E&M) equipment and minor civil works, to suit the proposed MBR process;
  - (b) Demolition of FSTs 1 and 2 and construction of Membrane Tanks and the first phase of Membrane Facility Building; and
  - (c) Tree felling and transplanting, to facilitate timely construction of the new Inlet Works during the implementation of Main Works (under review).
- 1.1.3 The general layout of Advance Works and Main Works of SWHSTW Further Expansion Phase 1A show in *Appendix A*. Subsequent to Further Expansion Phase 1A, the SWHSTW will be further expanded under separate projects (namely Further Expansion Phase 1B and Phase 2).
- 1.1.4 In July 2015, Tsun Yip Waterworks Construction Co Ltd (hereinafter referred as "Tsun Yip" or "the Contractor") has awarded the DSD Contract No. DC/2013/09 Advance Works for Shek Wu Hui Sewage Treatment Works Further Expansion Phase 1A and Sewerage Works at Ping Che Road (hereinafter referred as "the Contract"). The Contract is the Advance Works for Shek Wu Hui Sewage Treatment Works as part of SWHSTW Further Expansion which is a Designated Project under Environmental Permit number FEP-01/474/2013 (hereinafter referred as "the FEP-01/474/2013" or "the EP").
- 1.1.5 The works under the Contract at Shek Wu Hui Sewage Treatment Works will be included the conversion of one existing bioreactor and two existing final sedimentation tanks into one membrane bioreactor. Moreover, construction of about 1.5 kilometres length of sewers at Ping Che Road and other ancillary works will be undertaken. The works of Contract are scheduled to be conduct about 25 months. Layout plan of the Contract is shown in *Appendix B*.
- 1.1.6 Action-United Environmental Services & Consulting (hereinafter referred as "AUES") was appointed by the Contractor as an Environmental Team (hereinafter referred as "the ET") to



implement the relevant EM&A program in accordance with the Updated EM&A Manual, as well as the associated duties.

- 1.1.7 As part of the EM&A program, baseline monitoring is required to determine the ambient environmental conditions. Hence baseline monitoring including air quality and noise were carried out between 28 August 2015 and 12 September 2015 at the proposed locations before construction work commencement. The "Baseline Monitoring Report (TCS00757/15/600/R0014 Version 2)" had submitted to EPD by the DSD before commencement of major construction works and approved by the IEC on 24 September 2015. Further to Tsun Yip's instructions, the EM&A program was commenced on 1 October 2015 and the monitoring schedule had been issued to relevant parties on 29 September 2015.
- 1.1.8 This is the 20<sup>th</sup> Monthly EM&A Report presenting the monitoring results and inspection findings for the reporting period from 1 to 31 May 2017.

#### **1.2 REPORT STRUCTURE**

1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

Section 1	INTRODUCTION
SECTION 2	<b>PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS</b>
SECTION 3	SUMMARY OF MONITORING REQUIREMENTS
SECTION 4	MONITORING METHODOLOGY
SECTION 5	IMPACT MONITORING RESULTS
SECTION 6	WASTE MANAGEMENT
SECTION 7	SITE INSPECTIONS
SECTION 8	ENVIRONMENTAL COMPLAINTS AND NON-COMPLIANCE
SECTION 9	IMPLEMENTATION STATUES OF MITIGATION MEASURES
Section 10	<b>CONCLUSIONS AND RECOMMENDATION</b>



# 2 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

#### 2.1 PROJECT ORGANIZATION AND MANAGEMENT STRUCTURE

2.1.1 Organization structure and contact details of relevant parties with respect to on-site environmental management are shown in *Appendix C*.

#### 2.2 CONSTRUCTION PROGRESS

- 2.1.2 Master Construction Program of the Contract is enclosed in *Appendix D* and the major construction activities undertaken in this Reporting Month are illustrated in *Appendix B* and listed below:-
  - Dismantle & Erection of formworks, steel fixing works, and erection of temporary metal falsework, Concreting Works (At membrane facility building)
  - Excavation, Installation of sheet pile, Pipelaying for DN1600 BR1 Effluent Pipe (Near Bioreactor No1)
  - Installation of reinformcement and formwork for base slab of Pre-treatment screen chamber (Near Bioreactor No.1)
  - Installation of FRP Baffle Wall and Walkway (At Bioreactor No.1)
  - Excavation, Installation of sheet pile, Pipelaying for DN1400 RAS Pipe (Near Bioreactor No1)

#### 2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.1.3 Summary of the relevant permits, licences, and/or notifications on environmental protection for this Project in this Reporting Period is presented in *Table 2-1*.

Item	Description	License/Permit Status
1	Air Pollution Control (Construction Dust) Regulation	Notified EPD on 30 July 2015
2	Chemical waste Producer Registration	Application date: 19/08/2015
	(WPN: 5213-624-T3148-04)	Date approved: 18/9/2015
3	Water Pollution Control Ordinance	Application date: 19/08/2015
	(Discharge License: WT00022503-2015)	Date approved: 18/9/2015
4	Billing Account for Disposal of Construction Waste	Granted on 02/09/2015
	(Account Number: 7022898)	

 Table 2-1
 Status of Environmental Licenses and Permits

- 2.1.4 In accordance with the Further EP No. FEP-01/474/2013 Condition 2.3, an Updated Environmental Monitoring and Audit (EM&A) Manual (TCS00757/15/600/R0012v3) which certified by the Environmental Team (ET) Leader and verified by the Independent Environmental Checker (IEC), has submitted to DSD and EPD endorsement.
- 2.1.5 Baseline Monitoring Report (TCS00757/15/600/R0014v2) as certified by the ETL and verified by the IEC was submitted to the EPD on 24 September 2015 for endorsement.



# 3 SUMMARY OF IMPACT MONITORING REQUIREMENT

#### 3.1 GENERAL

- 3.1.1 The Environmental Monitoring and Audit requirements are set out in the Updated EM&A manual. Environmental issues such as air quality and construction noise were identified as the key issues during the construction phase of Advance Works of the Project.
- 3.1.2 A summary of EM&A programme of construction phase are presented in the sub-sections below.

#### **3.2 MONITORING PARAMETERS**

- 3.2.1 The EM&A programme of construction phase shall cover the following environmental issues:Air quality; and
  - Construction noise
- 3.2.2 A summary of the monitoring parameters is presented in *Table 3-1* below

Environmental Issue	Parameters
Air Quality	<ul> <li>1-hour TSP by Real-Time Portable Dust Meter; and</li> <li>24-hour TSP by High Volume Air Sampler.</li> </ul>
Construction Noise	<ul> <li>Leq<sub>(30min)</sub> during normal working hours; and</li> <li>Leq<sub>(15min)</sub> for the construction works undertaken in Restricted Hours, if necessary.</li> </ul>

Table 3-1Summary of EM&A Requirements

#### 3.3 MONITORING LOCATIONS

3.3.1 According to the *Updated EM&A Manual of* Advance Works which submitted to EPD on 25 *August 2015*, three air quality sensitive receivers and two construction noise sensitive receivers are proposed to monitor the environmental performance of the Contract. The proposed monitoring locations are summarized in *Table 3-2* and shown in *Appendix E*.

 Table 3-2
 Proposed Air Quality and Construction Noise Monitoring Locations

Aspect	Station ID	Location	Parameter
	AM1	No. 31 Wai Loi Tsuen	1- hour and 24- hour TSP
Air Quality	AM2	Fu Tei Au	1- hour
	AM2a	RE's Site Office	24- hour TSP
Noise	NM1	No. 31 Wai Loi Tsuen	Leq(30min)
NOISE	NM2	Fu Tei Au	L <sub>eq(30min)</sub>

#### 3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 The requirements of baseline monitoring are stipulated in *Sections 2.1.7 and 3.2.5* of the Updated *EM&A Manual* and presented as follows.

#### Air Quality Monitoring

- 3.4.2 Monitoring frequency for air quality baseline monitoring is as follows:
  - 1-Hour TSP 3 sets of 1-hour TSP monitoring shall be carried out once in every six days.
  - 24-Hour TSP 24-hour shall be carried out once in every six days.

#### Noise Monitoring

3.4.3 Construction noise monitoring should be carried out at the designated monitoring station when there are Project-related construction activities being undertaken within a radius of 300m from the monitoring stations. The monitoring frequency should depend on the scale of the construction activities. An initial guide on the monitoring is to obtain one set of 30-minute



measurement at each station between 0700 and 1900 hours on normal weekdays at a frequency of once a week when construction activities are underway.

3.4.4 If construction works are extended to include works during the hours of 1900 - 0700, additional weekly impact monitoring shall be carried out during evening and night-time works. Applicable permits under NCO shall be obtained by the Contractor.

#### 3.5 MONITORING EQUIPMENT

Air Quality Monitoring

- 3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B.* If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to approve.
- 3.5.2 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.3 All equipment as used air quality monitoring is listed in *Table 3-3*.

#### Table 3-3Air Quality Monitoring Equipment

Equipment Model				
24-Hr TSP				
High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170			
Calibration Kit	TISCH Model TE-5025A			
	1-Hour TSP			
Portable Dust Meter	Sibata LD-3 Laser Dust monitor Particle Mass Profiler &			
Portable Dust Meter	Counter			

## Wind Data Monitoring Equipment

3.5.4 According to the Updated EM&A Manual Sections 2.1.3.8, alternative methods to obtain representative wind data was proposed by the ET. Meteorological information as extracted from "the Hong Kong Observatory Ta Kwu Ling Station" is alternative method to obtain representative wind data. For Ta Kwu Ling Station, it is located nearby the Project site. Moreover, this station is situated the sea level above 15mPD. The station's wind data monitoring equipment is set above the existing ground ten meters in compliance with the general setting up requirement. Furthermore, this station can also provide the humidity, rainfall, and air pressure and temperature etc. meteorological information. In a lot of Hong Kong development projects, weather information extracted from Hong Kong Observatory is a common alternative method if installation of weather station is not allowed.

#### Noise Monitoring

3.5.5 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m s<sup>-1</sup>.

3.5.6 Noise monitoring equipment to be used for impact monitoring is listed in *Table 3-4*.

Table 3-4Construction Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	Rion NL-52
Calibrator	BK4231/ Rion NC - 73
Portable Wind Speed Indicator	Testo Anemometer

3.5.7 Sound level meters listed above comply with the *International Electrotechnical Commission* 



*Publications 651: 1979 (Type 1)* and *804: 1985 (Type 1)* specifications, as recommended in TM issued under the NCO. The acoustic calibrator and sound level meter to be used in the baseline monitoring will be calibrated yearly.

#### 3.6 DETERMINATION OF ACTION/LIMIT (A/L) LEVELS

3.6.1 According to the baseline monitoring results and the Updated EM&A Manual, the air quality and construction noise criteria were set up, namely Action and Limit levels are listed in *Tables* 3-5 & 3-6 as below.

Monitoring Stations	Action Le	vel (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )		
Monitoring Stations	1-hour	24-hour	1-hour	24-hour	
AM1	286	147	500	260	
AM2	276	NA	500	NA	
AM2a	NA	155	NA	260	

Table 3-5 Action and Limit Levels for 24-Hr TSP and 1-Hr TSP Air Quality, µg m<sup>-3</sup>

Table 3-6	Action and Limit Levels for Construction Noise

<b>Monitoring Stations</b>	Action Level	Limit Level in dB(A)				
Time Period: 0700-1900 hours on normal weekdays						
NM1 and NM2	When one documented complaint is received	> 75* dB(A)				

*Note:* (\*) *Reduces to 70 dB*(A) *for schools and 65 dB*(A) *during the school examination periods.* 

#### 3.7 EVENT ACTION PLAN

3.7.1 If non-compliance or exceedance of the Action/Limit Levels is occurred, actions shall be taken in accordance with the Event Action Plan in *Appendix F*.



#### 4 MONITORING METHDOLOGY

#### 4.1 **AIR QUALITY MONITORING**

#### **Monitoring Location**

4.1.1 The detailed information of air quality monitoring stations referred to *Table 3-2* and the graphical plot of monitoring locations shown in *Appendix E* in this report.

#### **Monitoring Equipment**

4.1.2 All the monitoring equipment to be used in the EM&A program as listed in *Table 3-3* has been agreed with the IEC.

#### **Monitoring Procedures**

1-hour TSP

- 4.1.3 The 1-hour TSP monitor, a Sibata LD-3 Laser Dust monitor Particle Mass Profiler & Counter was used for baseline monitoring, which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90<sup>o</sup> light scattering. The 1-hour TSP monitor consisted of the following:
  - a. A pump to draw sample aerosol through the optic chamber where TSP is measured;
  - b. A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
  - c. A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.
- 4.1.4 The 1-hour TSP meter used is within the valid period, calibrated by the manufacturer prior to purchasing. Zero response of the instrument was checked before and after each monitoring event. Operation of the 1-hour TSP meter was follow manufacturer's Operation and Service Manual. A valid calibration certificate is attached in *Appendix G*.

#### 24-hour TSP

- 4.1.5 The equipment used for 24-hour TSP measurement is a Tisch Environmental, Inc. Model TE-5170 TSP high volume air sampling system, which complied with EPA Code of Federal Regulation, Appendix B to Part 50. The High Volume Air Sampler (HVS) consists of the following:
  - a. An anodized aluminum shelter;
  - b. A 8"x10" stainless steel filter holder;
  - c. A blower motor assembly;
  - d. A continuous flow/pressure recorder;
  - e. A motor speed-voltage control/elapsed time indicator;
  - f. A 7-day mechanical timer, and
  - g. A power supply of 220v/50 hz
- 4.1.6 Prior to 24-hour TSP monitoring, the HVS was calibrated in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5028A). The 24-hour TSP Monitoring using the HVS was also processed in accordance with the manufacturer's Operations Manual. A valid calibration certificate of the calibration kit with the certificate of HVS calibrated is attached in *Appendix G*.
- 4.1.7 24-hour TSP was collected by the ET on filters of HVS and quantified by a local HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd (ALS), upon receipt of the samples. The ET keeps all the sampled 24-hour TSP filters in normal air conditioned room conditions, i.e. 70% HR (Relative Humidity) and 25°C, for six months prior to disposal.

#### 4.2 CONSTRUCTION NOISE MONITORING



#### Monitoring Location

4.2.1 The detailed information of construction noise monitoring stations referred to *Table 3-2* and the graphical plot of monitoring locations shown in *Appendix E* in this report.

#### **Monitoring Equipment**

- 4.2.2 All the monitoring equipment to be used in the EM&A program as listed in *Table 3-3* has been agreed with the IEC.
- 4.2.3 Sound level meter listed in *Table 3-4* is complied with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications, as recommended in Technical Memorandum (TM) issued under the Noise Control Ordinance (NCO). A valid of calibration certificates including sound level meter and an acoustic were shown in *Appendix G*.

#### **Monitoring Procedures**

- 4.2.4 The noise measurement was performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq(30min) in six consecutive Leq(5 min) measurements were used as the monitoring parameter throughout the baseline monitoring period.
- 4.2.5 During the monitoring, the sound level meter was mounted on a tripod at a height of about 1.2 m and placed at the monitoring locations and oriented such that the microphone was pointed to the site with the microphone facing perpendicular to the line of sight. The windshield was fitted for the measurement. For construction noise monitoring, all monitoring stations were conducted 1 m from the exterior of the building façade.
- 4.2.6 Prior to noise measurement, the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. The calibration level from before and after the noise measurement agrees to within 1.0dB.
- 4.2.7 During the noise measurement, a portable wind speed meter was used to check wind speed (m/s). For impact noise monitoring, no wind speed was exceeding 5m/s or gusts exceeding 10m/s. Also, noise measurement in time was no fog and rain.

#### 4.3 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 4.3.1 The monitoring data were handled by the ET's in-house data recording and management system.
- 4.3.2 The monitoring data recorded in the equipment were downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data were input into a computerized database properly maintained by the ET. The laboratory results were input directly into the computerized database and checked by personnel other than those who input the data.
- 4.3.3 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.



# 5 IMPACT MONITORING RESULTS

## 5.1 GENERAL

5.1.1 Air quality and construction noise monitoring scheduled in the Reporting Period is enclosed in *Appendix H* and the monitoring results are shown in the following sub-sections.

# 5.2 **RESULTS OF AIR QUALITY MONITORING**

5.2.1 The results for 24-hour and 1-hour TSP are summarized in *Tables 5-1 to 5-2*. The 24-hour TSP data are shown in *Appendix I* and graph plots including 1-hour TSP and 24-hour TSP are shown in *Appendix J*.

	AM1			AM2				
DATE	Start	1 <sup>st</sup>	2 <sup>nd</sup>	3 <sup>rd</sup>	Start	1 <sup>st</sup>	2 <sup>nd</sup>	3 <sup>rd</sup>
	Time	Meas.	Meas.	Meas.	Time	Meas.	Meas.	Meas.
4-May-17	8:47	39	33	38	13:00	36	32	40
9-May-17	9:32	78	86	85	13:25	86	82	73
15-May-17	9:43	52	57	65	13:23	74	67	63
20-May-17	9:36	100	72	71	13:17	65	66	60
26-May-17	9:48	57	59	64	13:33	68	62	60
Average	64			62				
(Range)	(33 - 100)			(32 - 86)				

Table 5-1Summary of 1-Hour TSP Monitoring Results,  $\mu g/m^3$ 

Table 5-2Summary of 24-hour TSP Monitoring Results, µg/m³

Date	AM1	AM2a
5-May-17	77	70
11-May-17	102	136
17-May-17	61	41
23-May-17	63	50
29-May-17	113	55
Average	83	70
(Range)	(61 – 113)	(41 – 136)

- 5.2.2 As shown in *Tables 5-1* and *5-2*, the 24-hour and 1-hour TSP monitoring results were below the Action/ Limit Level. No Notification of Exceedances (NOE) of air quality criteria or corrective action was therefore required.
- 5.2.3 The meteorological data during the Reporting Month is summarized in *Appendix K*.
- 5.2.4 Construction dust assessment for short term impact was undertaken in the EIA study. In view of the current contract, monitoring locations AM1 and AM2a are not an ASR during the EIA study and therefore no prediction was made. For 1-hour TSP monitoring location AM2, it is very near the assessment point FLN-E13 in the EIA. According to the EIA prediction, the predicted result for Tier 2 in assessment year 2018 is 91.0µg/m<sup>3</sup> for 1-hour TSP and the cumulative 1-hour concentrations would comply with the respective criteria and adverse short-term construction dust impact is not anticipated. It is concluded that the overall 1-hour TSP monitoring result in the Reporting Period is comparable to the EIA prediction.



#### 5.3 **RESULTS OF CONSTRUCTION NOISE MONITORING**

5.3.1 In the Reporting Period, a total of 8 event noise measurements were carried out at the two designated locations. During construction noise monitoring, the sound level meter was set in 1m from the exterior of the building façade. Therefore, no façade correction (+3dB(A)) is added according to acoustical principles and EPD guidelines. The construction noise monitoring results at the designated locations are summarized in *Table 5-3*. The detailed noise monitoring data are presented in *Appendix I* and the relevant graphical plots are shown in *Appendix J*.

	NN	/11	NM2		
Date	Time of Measurement	(Leq30min)	Time of Measurement	(L <sub>eq30min</sub> )	
4-May-17	8:45	58	10:47	55	
9-May-17	9:38	59	13:29	48	
15-May-17	10:16	60	13:41	49	
26-May-17	10:06	58	13:41	51	
Limit Level	75 dB(A)				

Table 5-3Summary of Construction Noise Monitoring Results, dB(A)

5.3.2 As shown in *Table 5-3*, the noise level measured at the designated monitoring locations are well below 75dB(A). Furthermore, there was no noise complaints (Action Level exceedance) received by the RE, Contractors or DSD in the Reporting Period. Therefore, no Action or Limit Level exceedance was triggered and no corrective action was required.



#### 6 WASTE MANAGEMENT

## 6.1 GENERAL WASTE MANAGEMENT

6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

#### 6.2 **RECORDS OF WASTE QUANTITIES**

- 6.2.1 All types of waste arising from the construction work are classified into the following:
  - Construction & Demolition (C&D) Material;
  - Chemical Waste;
  - General Refuse; and
  - Excavated Soil.
- 6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-1* and *6-2* and the Monthly Summary Waste Flow Table is shown in *Appendix L*. Whenever possible, materials were reused on-site as far as practicable.

 Table 6-1
 Summary of Quantities of Inert C&D Materials for the Project

	Quantity			Disposal
Type of Waste	Prior	Reporting	Cumulated	Location
	Months	Month	Cumulateu	Location
Total C&D Materials (Inert) (in '000m <sup>3</sup> )	16.852	0.725	17.577	
Hard Rock and Large Broken Concrete	1.475	0	1.475	
(Inert) (in '000m3)	1.475	0	1.475	
Reused in this Project (Inert) (in '000 m <sup>3</sup> )	2.272	0.2	2.472	
Reused in other Projects (Inert) (in '000 m <sup>3</sup> )	2.228	0	2.228	
Disposal as Public Fill (Inert) (in '000 m <sup>3</sup> )	10.877	0.525	11.402	Tuen Mun 38

#### Table 6-2 Summary of Quantities of C&D Wastes for the Project

		Disposal			
Type of Waste	Prior	Reporting	Cumulated	Disposal Location	
	Months	Month	Cumulated	Location	
Metals ('000kg)	136.57	0	136.57		
Paper / Cardboard Packing ('000kg)	0.015	0	0.015		
Plastics ('000kg)	0	0	0		
Chemical Wastes ('000kg)	0	0	0		
General Refuses ('000m <sup>3</sup> )	0.341	0.019	0.36	NENT	



# 7 SITE INSPECTION

#### 7.1 **REQUIREMENTS**

7.1.1 According to the Updated EM&A Manual, the environmental site inspection shall be formulated by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

#### 7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

- 7.2.1 In the Reporting Period, joint site inspection to evaluate the site environmental performance by the RE, ET and the Contractor has been carried out on 4, 11, 18, 25 and 31 May 2017. Furthermore, IEC attend site inspection was on 31 May 2017. No non-compliance was noted.
- 7.2.2 Observations for the site inspections and monthly audit within this Reporting Period are summarized in *Table 7-1*.

Date	Findings / Deficiencies	Follow-Up Status
4 May 2017	• The contractor was reminded to clean stagnant water within site area after raining.	• Not required for reminder.
11 May 2017	• Open stockpiles was observed on-site. The contractor was advised to dispose it regularly or cover it with tarpaulin sheet.	Open stockpiles was removed. Last observation closed.
18 May 2017	• Scattered refuse was observed within site area. The contractor was advised to perform house-keeping regularly.	• No scattered refuse was observed within site area. Last observation closed.
	• The contractor was reminded to clean stagnant water within site area after raining.	• Not required for reminder.
25 May 2017	• Accmulation of general waste was observed. The contractor was advised to dispose it regularly.	• General waste was disposed regularly. Last observation closed.
	• The contractor was reminded to clean stagnant water within site area after raining.	• Not required for reminder.
31 May 2017	• Dusty work area was observed near work area BR1. The contractor was advised to spray water regularly to aviod dust emission.	• To be followed.
	• Accumulation of stagnant water was observed near BR1. The contractor was advised to pump away stagnant water regularly.	• To be followed.

Table 7-1Site Observations

7.2.3 In the Reporting Period, the overall environmental performance was considered satisfactory.



#### 8 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

#### 8.1 Environmental Complaint, Summons and Prosecution

8.1.1 No environmental complaint, summons and prosecution was received in this reporting period. The statistical summary table of environmental complaint is presented in *Tables 8-1*, *8-2* and *8-3*.

#### Table 8-1 Statistical Summary of Environmental Complaints

Donorting Doriod	Enviro	nmental Complaint St	tatistics
Reporting Period	Frequency	Cumulative	<b>Complaint Nature</b>
1 to 31 May 2017	0	0	NA

#### Table 8-2 Statistical Summary of Environmental Summons

Domonting Donio d	Enviro	onmental Summons S	tatistics
Reporting Period	Frequency	Cumulative	<b>Complaint Nature</b>
1 to 31 May 2017	0	0	NA

#### Table 8-3 Statistical Summary of Environmental Prosecution

Departing Devied	Enviro	nmental Prosecution S	Statistics
Reporting Period	Frequency	Cumulative	<b>Complaint Nature</b>
1 to 31 May 2017	0	0	NA



# 9 IMPLEMENTATION STATUS OF MITIGATION MEASURES

# 9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the Updated EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix M*.
- 9.1.2 The Contract under the Project shall be implementing the required environmental mitigation measures according to the Updated EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented by the Contract in this Reporting Period are summarized in *Table 9-1*.

Issues	Environmental Mitigation Measures
Water	• Wastewater to be treated by the filtration systems i.e. sedimentation tank
Quality	before to discharge.
Air Quality	Maintain wet surface on access road
	• All vehicles must be used wheel washing facility before off site
	Spray water during breaking works
	• A cleaning truck was regularly performed on the public road to prevent
	fugitive dust emission
Noise	• Restrain operation time of plants from 07:00 to 19:00 on any working day
	except for Public Holiday and Sunday.
	Keep good maintenance of plants
	• Shut down the plants when not in used.
Waste and	On-site sorting prior to disposal
Chemical	<ul> <li>Follow requirements and procedures of the "Trip-ticket System"</li> </ul>
Management	Predict required quantity of concrete accurately
-	• Collect the unused fresh concrete at designated locations in the sites for
	subsequent disposal
General	• The site was generally kept tidy and clean.

 Table 9-1
 Environmental Mitigation Measures

9.1.3 Based on monitoring results including air quality and construction noise, it is considered that the environmental mitigation measures implemented by the Contractor in this Reporting Period are effective.

# 9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

- 9.2.1 Construction activities listed below will be undertaken in the coming month for the Contract of the Project.
  - Dismantle & Erection of formworks, steel fixing works, and erection of temporary metal falsework (At membrane facility building)
  - Excavation, pipe laying of CLP cable duct
  - Pipe installation for DN1600 BR1 Effluent Pipe (Near Bioreactor No1)
  - Concreting the base slab of Pre-treatment screen chamber (Near Bioreactor No.1)
  - Installation of FRP Baffle Wall and Walkway (At Bioreactor No.1)
  - Concreting for thrust block of DN1400 RAS Pipe (Near Bioreactor No1)
  - Construction of concrete pit for MLP pump (Inside Bioreactor No.1)



## 9.3 KEY ISSUES FOR THE COMING MONTH

- 9.3.1 Key issues to be considered in the coming month for the Contract include:
  - Implementation of dust suppression measures at all times;
    - Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
    - Ensure dust suppression measures are implemented properly;
    - Implementation of construction noise preventative control measures;
    - Management of chemical wastes;
    - Follow-up of improvement on general waste management issues; and



#### 10 CONCLUSIONS AND RECOMMENTATIONS

#### **10.1 CONCLUSIONS**

- 10.1.1 This is the **20<sup>th</sup>** Monthly EM&A report, covering the construction period from **1 to 31 May 2017**.
- 10.1.2 No 24-hour or 1-hour TSP monitoring results that triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement results that exceeded the Limit Level were recorded in this Reporting Period. No NOEs or the associated corrective actions were therefore issued.
- 10.1.4 No documented complaint, notification of summons or successful prosecution was received.
- 10.1.5 In the Reporting Period, joint site inspection to evaluate the site environmental performance by the RE, ET and the Contractor was carried out on 4, 11, 18, 25 and 31 May 2017. Furthermore, IEC attend site inspection was on 31 May 2017. No non-compliance was noted.
- 10.1.6 No site inspection was undertaken by any external party in this Reporting Period.

#### **10.2 RECOMMENDATIONS**

- 10.2.1 As wet season is approaching, special attention should be paid to avoid ingress of surface runoff into nearby water bodies from the construction site. Water quality mitigation measures should be fully implemented.
- 10.2.2 Moreover, air quality mitigation measures including wheel wash facilities, watering of haul roads and covering of dusty materials with tarpaulin sheet, etc. should be properly maintained.
- 10.2.3 To control the site performance on waste management, Tsun Yip shall ensure that all solid and liquid waste management works are fully in compliance with the relevant license/permit requirements, such as the effluent discharge licence and the chemical waste producer registration. Tsun Yip is also reminded to implement the recommended environmental mitigation measures according to the Updating Environmental Monitoring and Audit Manual.




# Appendix A

# GENERAL LAYOUT OF ADVANCE WORKS AND MAIN WORKS OF SWHSTW FURTHER EXPANSION PHASE 1A

 $Z:\label{eq:linear} Z:\label{eq:linear} Z:\label{eq:linear} Source (Shek Wu Hui)\label{eq:linear} Source (Shek Wu Hui)\label{linear} Source (Shek Wu Hui)\label{eq:linear} Source (She$ 






AGREEMENT NO. CE 40/2012 (DS) SHEK WU HUI SEWAGE TREATMENT WORKS - FURTHER EXPANSION PHASE 1A - INVESTIGATION Project No.: 60284037 Date: FEB. 2014

LOCATION OF THE EXISTING SWHSTW AND THE PROPOSED SITE FOR FURTHER EXPANSION

AECOM Drawing 60284037/EM&AM/400



AGREEMENT NO. CE 40/2012 (DS) SHEK WU HUI SEWAGE TREATMENT WORKS - FURTHER EXPANSION PHASE 1A - INVESTIGATION Project No.: 60284037 Date: FEB. 2014

PREFERRED SITE UTILIZATION ACCORDING TO BRIEF



# Appendix B

# LAYOUT PLAN OF ADVANCE WORKS







# Appendix C

# ORGANIZATION STRUCTURE AND CONTACT DETAILS OF RELEVANT PARTIES

 $Z:\label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Label{eq:label} Z:\label{eq:label} Label{eq:label} Z:\label{eq:label} Label{eq:label} Z:\label{eq:label} Label{eq:label} Z:\label{eq:label} Label{eq:label} Z:\label{eq:label} Label{eq:label} Label{eq:label} Label{eq:label} Z:\label{eq:label} Label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Label{eq:label} Label{eq:label}$ 



Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
DSD	Resident Site Engineer	Mr. Michael Leung	2594 7463	2827 8700
ANewR	Independent Environmental Checker	Mr. Adi Lee	2618 2836	3007 8648
Tsun Yip	Project Director	Mr. K. C. KAN	2633 4181	2633 4691
Tsun Yip	Project Manager	Mr. M. T. HO	9507 9634	2633 4691
Tsun Yip	Site Agent	Mr. Ken WONG	9161 9627	2633 4691
Tsun Yip	Environmental Officer	Mr. M.T.HO	9507 9634	2633 4691
AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ms. Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Mr. Ben Tam	2959 6059	2959 6079
AUES	Assistant Environmental Consultant	Mr. Martin Li	2959 6059	2959 6079

# **Contact Details of Relevant Parties**

Legend:

DSD (Employer & Resident Site Engineer) – Drainage Service Department Tsun Yip (Main Contractor) – Tsun Yip Waterworks Construction Co Ltd

ANEWR (IEC) – ANEWR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting




# Appendix D

# MASTER CONSTRUCTION PROGRAM

1         (D) Preliminary Items         89 days         Tue 21/715         Sat 17/10/15           2         connact connectement         1 day         Tue 21/715         Sat 17/10/15           3         6 ohney connectement         1 day         Tue 21/715         Non 79/15           5         connact connectement         Teu 21/715         Non 79/15         Non 79/15           6         Baselinament of Environmental Tem (ET)         1 days         Tue 21/715         Non 79/15           6         Baselinament of Environmental Tem (ET)         1 days         Tue 21/715         Non 79/15           7         Submission of Updated EM&A.Manual and Approval         21 days         Tue 21/715         Non 79/15           7         Baselinament of Environmental Tem (ET)         9 days         Tue 21/715         Non 79/15           8         Prostructural and Condition Nontering         Prostructural Approval         Prostructural Tem (ET)         Non 79/15           9         Condition Survey for Find Che Rout and Reporting         Prostructural Tem (ET)         Non 79/15         Non 79/15           10         Condition Survey for Find Che Rout and Reporting         Prostructurat APR         Non 27/715         Non 77/715           11         (Condition Survey Specinidis and Approval         Prostructurat APR <th></th>	
Contract Commencent1 dayTue $21/715$ (a) Inderwertation of Environmental Monitoring & Audit(a) Index $21/715$ Tue $21/715$ (b) Establishment of Environmental Team (ET)(b) AuyisTue $21/715$ Submission of Updated EM&A Annual and Approval(b) Annual and Approval(b) AuyisTue $21/715$ Submission of Updated EM&A Annual and Approval(b) Structural and Condition Survey Specialist and Approval(c) AuyisTue $21/715$ (b) Structural and Condition Survey for Fing Che Road and Reporting(c) Auxis Structural and Condition Survey Specialist and Approval(c) Auxis Structural and Condition Survey for Fing Che Road and Reporting(c) Chu Wans Street Site Offices (Portion B)(c) Chu Wans Street Site Office (Portio	
(a) Implementation of Excitonmental Monitoring & Audit       (a) Patter Excitonmental Tam (ET)       The $217/15$ Establishment of Environmental Tam (ET)       Establishment of Environmental Tam (ET)       14 days       The $217/15$ Submission of Updated EN&A Manual and Approval       14 days       The $217/15$ Submission of Updated EN&A Manual and Approval       14 days       The $217/15$ Resultine Monitoring       89 days       The $217/15$ Proposal of Conditions Survey for Ping Che Road and Reporting       89 days       The $217/15$ Condition Survey for Ping Che Road and Reporting       84 days       The $217/15$ Condition Survey for Ping Che Road and Reporting       84 days       The $217/15$ Sin Clearance/ Cable Detection / Surveying Works       7 days       The $217/15$ Application for Electricity / Water Supply/ Boardand Sevice       85 days       The $217/15$ Application for Contractor Office       7 days       The $217/15$ Construction of Signboard and General Pavement Works       7 days       The $217/15$ Construction of Signboard and General Pavement Works       7 days       The $217/15$ Construction of Signboard and General Pavement Works       7 days       The $217/15$ Construction of Signboard and General Pavement Works       7 days </td <td></td>	
Reaction of Updated ENKeX Manual and Approval     14 days     Tue 21/71/1       Submission of Updated ENKeX Manual and Approval     14 days     Tue 21/71/5       Reschins Moniforing     80 days     Tue 21/71/5       Robust of Conditions Survey for Fing Candition Moniforing     80 days     Tue 21/71/5       Proposal of Conditions Survey for Fing Candition Containent Works     7 days     7 days     7 fug Surves       Removation Works for Engineer Office     Removation Works for Engineer Office     7 days     7 fug Surves     7 days     7 fug Surves       Removation Works for Engineer Office     Removation Works for Engineer Office     7	
Baseline Monitoring       14 days       Tue 23/N15         Proposal of Conditions Survey breinilist and Approval       14 days       Tue 23/N15         Proposal of Conditions Survey breinilist and Approval       14 days       Tue 23/N15         Proposal of Conditions Survey breinilist and Approval       14 days       Tue 23/N15         Condition Survey for Fing Che Road and Reporting       45 days       Tue 41/N15         Condition Survey for Fing Che Road and Reporting       45 days       Tue 41/N15         Site Clearance / Cable Detection / Surveying Works       7 days       Tue 23/N15         Application for Electricity / Water Supply/ Boardband Sevice       45 days       Tue 23/N15         Application for Clearance / Cable Detection / Surveying Works       7 days       Tue 23/N15         Application for Clearance / Cable Detection / Surveying Works       7 days       Tue 23/N15         Application for Clearance / Cable Detection / Surveying Works       7 days       Tue 23/N15         Application for Clearance / Cable Detection / Surveying Works       7 days       Tue 23/N15         Application for Clearance / Cable Detection / Surveying Works       7 days       Tue 23/N15         Application for Clearance / Cable Detection / Surveying Works       1 days       Tue 23/N15         Application for Electricity / Warer Supply/ Boardband Sevice       2 days <t< td=""><td></td></t<>	
(b) Structural and Condition Monitoring     80 days     Tue 21/715       Proposal of Conditions Survey Specialist and Approval     14 days     Tue 21/715       Proposal of Conditions Survey Specialist and Approval     14 days     Tue 41/715       Condition Survey for Fig. Cle Road and Reporting     45 days     Tue 41/715       Condition Survey for Fig. Cle Road and Reporting     55 days     Thu 34/715       Condition Survey for Fig. Cle Road and Reporting     55 days     Thu 34/715       Site Clearance / Cable Detection / Surveying Works     7 days     Tue 21/715       Application for Electricity/ Ware Supply/ Boardenad Sevice     57 days     Tue 21/715       Application for Electricity/ Ware Supply/ Boardenad Sevice     60 days     True 21/715       Construction of Signboard and General Parement Works     5 days     True 21/715       Removation Works for Electricity/ Ware Supply/ Boardenad Sevice     5 days     True 21/715       Site Clearance / Cable Detection Dice     5 days     True 21/715       Site Clearance / Cable Detection Dice     5 days     True 21/715       Site Clearance / Cable Detection Dice     2 days     True 21/715       Site Clearance / Cable Detection Dice     2 days     True 21/715       Site Clearance / Cable Detection Dice     2 days     True 21/715       Site Clearance / Cable Detection Dice     2 days     True 21/715	
Proposal of Conditions Survey Specialist and Approval         14 days         Tue 417/15           Condition Survey for SWHSTW and Reporting         45 days         Tue 417/15           Condition Survey for SWHSTW and Reporting         45 days         Tue 417/15           Condition Survey for SWHSTW         82 days         Tue 417/15           Condition Survey for SWHSTW         82 days         Tue 317/15           Condition Survey for Fing Che Roud and Reporting         82 days         Tue 317/15           Site Clearance / Cable Election / Surveying Works         7 days         Tue 217/15           Application for Electricity / Ware Supply/ Boardband Sevice         7 days         Tue 217/15           Application for Clanearo Office         60 days         Tue 217/15           Reamovation Works for Electricity / Ware Supply/ Boardband Sevice         60 days         Tue 287/15           Application for Struction of Signboard and General Pavement Works         16 days         Tue 287/15           Reamovation Works for Electricity / Ware Supply/ Boardband Sevice         21 days         Tue 287/15           State Clearance / Cable Detection Points         21 days         Tue 287/15           State Clearance / Cable Detection Points         21 days         Tue 287/15           State Clearance / Cable Detection Points         21 days         Tue 287/15      <	
Condition Survey for SWHSTW and Reporting     45 days     Tue 4/8/15       Condition Survey for Ping Chee Read and Reporting     45 days     Tue 3/8/15       C Condition Survey for Ping Chee Read and Reporting     45 days     Tue 3/8/15       C Condition Survey for Ping Chee Read and Reporting     45 days     Tue 3/8/15       Sile Clearance/ Cable Detection/ Surveying Works     7 days     Tue 2/8/15       Application for Electricity / Water Supply/ Boardband Sevice     55 days     Tue 2/8/15       Application for Electricity / Water Supply/ Boardband Sevice     60 days     Tue 2/8/15       Construction of Signboard and General Pavement Works     15 days     The 2/8/15       Solar Clearance/ Cable Detection D     Sarveying Works     16 days     Tue 2/8/15       Solar Clearance/ Cable Detection D     Sarveying Works     21 days     Tue 2/1/15       Solar Clearance/ Cable Detection D     Sarveying Works     21 days     Tue 2/1/15       Solar Clearance/ Cable Detection D     Sarveying Works     21 days     Tue 2/1/15       Solar Clearance/ Cable Detection D     Sarveying Works     21 days     Tue 2/1/15       Solar Clearance/ Cable Detection D     Sarveying Works     Tue 2/1/15       Solar Clearance/ Cable Detection D     Sarveying Works     Tue 2/1/15       Solar Clearance/ Cable Detection D     Sarveying Works     Tue 2/1/15	
Condition Survey for Ping Clue Road and Reporting     Thu 3/9/15       (c) Chuw Mans Street Site Offices (Protion B)     24 and 5	
(c) Character Site Offices (Ortice) Contraction (but was stress Stress of the 217/15 state)     7 days     The 217/15 T	
Sile Clearance (Cable Detection ) Surveying Works     T days     T days     T use 21/7/15       Application for Electricity Water Supply / Bourdband Sevice     55 days     Tue 28/7/15       Construction of Contractor Office     45 days     Tue 28/7/15       Removation Works for Engineer Office     60 days     Tue 28/7/15       Construction of Signboard and General Pavement Works     15 days     The 28/7/15       Construction of Signboard and General Pavement Works     15 days     The 28/7/15       Removation Works for Engineer Office     17.0     28 days     The 28/7/15       Removation Works for Engineer Office     21 days     The 28/7/15       Application for Electricity Water Supply Bourdband Sevice     21 days     The 28/7/15       Application for Electricity Water Supply Bourdband Sevice     21 days     The 28/7/15       Application for Electricity Water Supply Bourdband Sevice     21 days     The 28/7/15       Application for Electricity Water Supply Bourdband Sevice     21 days     The 28/7/15       Application for Electricity Water Supply Bourdband Sevice     21 days     The 28/7/15       Application for Electricity Water Supply Bourdband Sevice     21 days     The 28/7/15       Application for Electricity Water Supply Bourdband Sevice     21 days     The 28/7/15       Application for Electricity Water Supply Bourdband Sevice     21 days     The 28/7/15 </td <td></td>	
Application for Electricity Mater supply Boardeniad Sevice     7.6 days     The 28//1.12       Construction of Contractor Office     6.6 days     The 28//1.15       Removation Works for Engineer Office     6.0 days     The 28//1.15       Removation of Signboard and General Pavement Works     15 days     The 28//1.15       (1) Ping Cer Road Site Office (Portion D)     28 days     The 21//1.15       Site Clearance / Cable Detection D)     28 days     The 21//1.15       Site Clearance / Cable Detection D)     28 days     The 21//1.15       Site Clearance / Cable Detection D)     28 days     The 21//1.15       Site Clearance / Cable Detection D)     28 days     The 21//1.15       Site Clearance / Cable Detection D)     28 days     The 21//1.15       Site Clearance / Cable Detection D)     21 days     The 28//1.15       Removation Works for Engineer Office (Containers)     21 days     The 28//1.15       (1) Morks in Shek Wu Hui Sewage Treatment Works     750 days     The 21//1.15       Constance / Abstin Direction D     700 days     The 21//1.15	
Construction of Signburd and General Pavement Works     e0 days     The 247/13       Removation Works for Engineer Office     e0 days     The 247/13       Removation Works for Engineer Office     15 days     Fri 119/15       Construction of Signburd and General Pavement Works     15 days     Fri 119/15       Sine Clearance/ Cable Detection D)     28 days     The 217/15       Sine Clearance/ Cable Detection D)     28 days     The 217/15       Sine Clearance/ Cable Detection D)     28 days     The 217/15       Sine Clearance/ Cable Detection Varea Supply Boardmand Sevice     21 days     The 217/15       Application for Electricity/ Water Supply Boardmand Sevice     21 days     The 287/15       Removation Works for Engineer Office (Containers)     21 days     The 287/15       (1) Works in Shek Wu Hui Sewage Treatment Works     759 days     The 2177/15	
Removation konst for Engineer Office     60 days     Tue 26//1/3       Removation for Signiburd and Remean Eveneent Works     10 days     Fit 11/9/15       (d) Ping Che Read Site Office (Portion) Surveying Works     28 days     Tue 21/71/5       Site Cherrance/ Cable Detection / Surveying Works     7 days     Tue 21/71/5       Application for Electricity / Water Supply / Boardband Sevice     21 days     Tue 21/71/5       Removation Works for Electricity / Water Supply / Boardband Sevice     21 days     Tue 21/71/5       Removation Works for Electricity / Water Supply / Boardband Sevice     21 days     Tue 28/71/5       Removation Works for Electricity / Water Supply / Boardband Sevice     21 days     Tue 28/71/5       Removation Works for Electricity / Water Supply / Boardband Sevice     21 days     Tue 28/71/5       Removation Works for Electricity / Water Supply / Boardband Sevice     21 days     Tue 28/71/5       Removation Works in Shek Wu Hui Sewage Treatment Works     759 days     Tue 21/71/5	
Construction of Signboard and Centeral Parement Works     D cups     Fm 117/13       Construction of Signboard and Centeral Parement Works     Construction of Signboard and Signboard and Section D)     Sidns     Two 217/15       (d) Ping Che Road Site Office (Portion D)     Site Charanae/ Cable Detection/Surveying Works     Two 217/15     Two 217/15       Site Charanae/ Cable Detection/Surveying Works     Two 217/15     Two 217/15     Two 217/15       Application for Electricity/Water Supply/Boardband Sevice     21 days     Two 237/15       Removation Works for Engineer Office (Containers)     21 days     Two 237/15       (f) Works in Shek Wu Hui Sewage Treatment Works     759 days     Two 217/15	
(a) Fing Care Road Site Under (FOTGALD)     7 days     1 us 217/15       Site Clarance Cable Detection Surveying Works     7 days     1 us 217/15       Application for Electricity Water Supply Boardmad Sevice     21 days     1 us 287/15       Rennovation Works for Engineer Office (Containers)     21 days     1 us 287/15       (I) Works in Shek Wu Hui Sewage Treatment Works     759 days     1 us 21/715       (I) Works in Shek Wu Hui Sewage Treatment Works     750 days     1 us 21/715	
Application for Electricity Water Supply Boardband Sevice 1 4 ms 1 ms 287/15 Application for Electricity Water Supply Boardband Sevice 21 days 1 ms 287/15 Removation Works for Engineer Office (Containers) 21 days 1 ms 287/15 (11) Works in Shek Wu Hui Sewage Treatment Works 759 days 1 ms 217/15 (2) existent 1 ms 2000 1 ms 20000 1 ms 2000	
21 days Tue 28/7/15 759 days Tue 21/7/15 400 Anno Tue 21/7/15	
759 days Tue 21/7/15 400 Anno Tue 21/7/15	
759 days Tue 21/7/15	
The supervision of the supervisi	
blishment 245 days Tue 21/7/15	
sment with ST1 14 days Tue 21/7/15	
nd Documents 21 days Tue 1/3/16	Ĩ
7 days Tue 15/3/16	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
Koom to new MFB) 245 days	
Dural Laying (EXERTING CONTOL KONTI O F31 /) YO 40/S (EVENTING CONTOL KONTI O F31 / VALUE V F32 / VA	
out to the control of	
:MFB) 45 days Sat 8/10/16 Mt	
639 days Tue 21/7/15 W	
35 days Tue 21/7/15	
ment with ST1 28 days Tue 21/7/15	
nd Documents 28 days Tue 21/7/15	
Application for SWAC and PWAC Application for SWAC Application for SWAC Applicati	
cr/o/or and cran tro	
and FST2/ Suspension of BR2 5 days Tue 25/8/15	
Closing / Disconnect Power and Signal) 5 days Sun 30/8/15	
int to SWHSWTW 7 days Fri 4/9/15 7	
139 days Tue 18/8/15	
14 days	
f Pipe / DN800 FST Influent Pipe 7 days Fri 4/9/15	
25 days Fri 11/9/15	
Instal Sheeping and Shrundi and Cartering Leven 2 and Cartering Le	
CLUTTOLITI SUD CF	
of GL Locations 5 days Mon 4/1/16	
es 20 days Sat 9/1/16 T1	
ng Levels 7 days Fri 29/1/16	
115 days Fri 29/1/16 S	
n Works 7 days Fri 29/1/16 7	
Construction of Fuel Control of Construction 2000 (2000) (200) (2000) (2	
os) 35 days Sun 6/3/16	

Task Name	Vame	Duration	Start	Finish         2015         2016         2016           6         7         8         9         10         11         12         3         4         5         7	201 8 9 10 11 12 1 2 3 4 5 6
	Grouting / Curing for Piles (2nd Batch)	30 days	Sun 10/4/16		
	Pile Testing and Proof drilling	25 days	Thu 28/4/16	Sun 22/5/16	
	Setting-up of Prik-Load Test System (1st & 2nd pue) Pile-Load Test for Main Piles (1st and 2nd nile)	/ days 3 days	1nu 28/4/16 Pri 6/5/16	Mon 9/2/16	
	Removal and Resetting of Pile-Load Test System	5 days	Tue 10/5/16		
	Pile-Load Test for Main Pile (3rd and 4 pile)	3 days	Sun 15/5/16	Tue 17/5/16	·····
	Removal of Pile-Load Test System	5 days	Wed 18/5/16	· · · · · · · · · · · · · · · · · · ·	· · · · · · · · · · · · · · · · · · ·
	Proof Drilling	5 days	Sun 15/5/16	Thu 19/5/16	
	(v) Construction of Subtructure Portion A - Grid C.E / Grid F-G / Grid G+14 - G+28	110 days	Mon 23/5/16		
	Excavation to Formation Level (+0.3/+2.4mPD)	15 days	Mon 23/5/16	Mon 6/6/16	·····
	Laying Blinding Layer	2 days	Tue 7/6/16	Wed 8/6/16	
Ц	Preparation for Pilehead	5 days	Thu 9/6/16	Mon 13/6/16	
	Steelfixing for Membrance Facilitates (up to +1.9mPD) and Membrance Tank (up to +3.9mPD)	10 days	Tue 14/6/16	Thu 23/6/16	
	Installation of formwork / waterstop / other accessory	7 days	Fri 24/6/16		
	Concrenus Onino of concrete / formwork removal / makino acoch works	3 dave	Mon 4/7/16		
	Counds of consistent for memory for the second states of the forther secon	15 davs	Thu 7/7/16		
	Installation of formwork / waterstop / other accessory	10 days	Fri 22/7/16	Sun 31/7/16	
	Concreting	3 days	Mon 1/8/16		
	Curing of concrete / formwork removal / making good works	5 days	Thu 4/8/16		
	Steelfixing for Membrance Facilitates & Tanks (up to +6.77.5mPD)	15 days	Tue 9/8/16	Tue 23/8/16	
	Installation of formwork / waterstop / other accessory	10 days	Wed 24/8/16	Fri 2/9/16	
	Concreting	2 days	Sat 3/9/16	Sun 4/9/16	×-1
	Curing of concrete / formwork removal / making good works	s days	Mon 5/9/16	01/k/k/ EFI	
	Excavation to Formation Level (+0.3/+2.4mPD)	20 days	Tue 7/6/16	Sun 26/6/16	
	Laying Blinding Layer	2 days	Mon 27/6/16	Tue 28/6/16	
	Preparation for Pilehead	5 days	Wed 29/6/16	Sun 3/7/16	
	Steelfixing for Membrance Facilitates (up to +1.9mPD) and Membrance Tank (up to +3.9mPD)	10 days	Mon 4/7/16	Wed 13/7/16	
	Installation of formwork / waterstop / other accessory	7 days	Thu 14/7/16	Wed 20/7/16	
	Concreting	3 days	Thu 21///16	Sat 23/1/16	
	Curing of concrete / formwork removal / making good works Cooldining for Montheman Evidence & Truto (m. 16. 14, 7 5 mDD)	5 days	301/747 June 24/7/16		
	otecutating for memorance racintates & faints (up to ±0.40 + 1.2007 D) Installation of fermionel ( unterston / other accessory	10 dave	Thu 11/8/16		
	помпанол от голи work / wavestop / оцист ассезот у Concreting	3 days	Sun 21/8/16	Jue 23/8/16	
	Curing of concrete / formwork removal / making good works	5 days	Wed 24/8/16	Sun 28/8/16	
	Steelfixing for Membrance Facilitates & Tanks (up to +6.777.5mPD)	15 days	Mon 29/8/16	Mon 12/9/16	
	Installation of formwork / waterstop / other accessory	10 days	Tue 13/9/16	Thu 22/9/16	
	Concreting	2 days	Fri 23/9/16	Sat 24/9/16	
	Curing of concrete / formwork removal / making good works	5 days	Sun 25/9/16	Thu 29/9/16	
	Backfilling and Extracting Sheetphile	25 days	Fri 30/9/16	Mon 24/10/16	
	(v) Construction of Superstructure E-mot Working Diaform and Education (m. to. 11, 65m DD)	15 days	FTI 30/9/16	Tue 44417	
	LICCE WORDING FLAUTORING AND LARGEN (UP to 711.0010112) Steelffixing for Membrance Facilitates Bldgs	15 davs	Sat 15/10/16		
	Installation of formwork / other accessory	15 days	Sun 30/10/16	Sun 13/11/16	- <b>1</b>
	Concreting	2 days	Mon 14/11/16	Tue 15/11/16	->c
	Curing of concrete / formwork removal / making good works	7 days	Wed 16/11/16	Tue 22/1/1/6	•••
	Steelfixing for Membrance Facilitates Bldgs (up tp +12.95mPD)	10 days	Wed 23/11/16	Fri 2/12/16	×í
	Installation of formwork / other accessory	7 days	Sat 3/12/16	Fri 9/12/16	•••••
	Concreting	2 days	Sat 10/12/16	Sun 1/12/16	
	Curing of concrete / formwork removal / making good works	5 days	Mon 12/12/16	Fii 16/12/16	
	Steentxing for Memorance Facilitates Biggs (up tp +14.45mr/D) Installation of formword: / other accessory	7 dave	Sat 1 // 12/10 Time 77/17/16		<b>5</b> ->1
	Concreting	2 days	Tue 3/1/17	Wed 4/1/17	→×
	Curing of concrete / formwork removal / making good works	5 days	Thu 5/1/17	Mon 9/1/17	*
	Erect Working Platform and Falsework (up to +19.2mPD)	15 days	Thu 5/1/17	Thu 19/1/17	s C
	Steelfixing for Membrance Facilitates Bldgs (up tp +19.2mPD)	15 days	Fri 20/1/17	Fii 3/2/17	<b>f</b>
		P			

	ID Task Name		Duration	Start	t Finish 2015 2015 2016 2016 2016 2016 2016 2016 2016 2017 2017 2017 2017 2017 2017 2017 2017	2017
			1 day	Sat 4/2/17		0  0 
			2 days	Sun 5/2/17	Mon 6/2/17	•••••
		ng good works	7 days	Tue 7/2/17		
		ap up + + + + + + + + + + + + + + + + + +	7 days	Wed 1/3/17		
Total control contro control control control control control control co			2 days	Wed 8/3/17	× ×	
		ng good works	7 days	Fri 10/3/17		•••••
		up tp +26.00mPD)	7 days	Fri 17/3/17		
			S days	Fit 24/3/17 Wed 29/3/17		
		ng good works	5 days	Fri 31/3/17		
wurd freihen interleichen, die	(iiv)		92 days	Tue 25/10/16		•••••
Numerication         Control			60 days	Tue 25/10/16		•••••
Image: media metal		nk	15 days	Tue 10/1/17		
Theorem         Theorem <t< td=""><td></td><td></td><td>15 days</td><td>Wed 5/4/17</td><td></td><td></td></t<>			15 days	Wed 5/4/17		
			15 days	Wed 5/4/17		
Image: Construction of BRI in Connection on aged time sido;     5 4.9;     Notes by STI       Enroy SE     Enroy SE     5 4.9;     Notes by STI       Enroy SE     Sequencion of BRI in Connection on aged time sido;     5 4.9;     Notes by STI       Sequencion of BRI in Connection on aged time sido;     5 4.9;     Notes by STI       Sequencion of BRI in Connection on aged time sido;     5 4.9;     Notes by STI       Sequencion of BRI in Connection on aged time sido;     5 4.9;     Notes by STI       Sequencion of BRI in Connection     12 4.9;     Notes by STI     12 4.9;       Sequencion of BRI in DBR2     3 4.9;     Notes by STI     13 4.9;       Connection an Elynor Channel     5 4.9;     Notes by STI     14 8;       Connection an Elynor Channel     5 4.9;     Notes by STI     14 8;       Connection an Elynor Channel     5 4.9;     Notes by STI     14 8;       Connection an Elynor Channel     5 4.9;     Notes by STI     14 8;       Connection an Elynor Channel     5 4.9;     Notes by STI     14 8;       Connection an Elynor Channel     5 4.9;     Notes by STI       Connection an Elynor Channel     14 8;     14 8;     14 8;       Connection an Elynor Channel     14 8;     14 8;     14 8;       Connection an Elynor Channel     14 9;     14 8; <td></td> <td></td> <td>15 days</td> <td>Wed 5/4/17</td> <td></td> <td>•••••</td>			15 days	Wed 5/4/17		•••••
Table			118 dave	1 ue 21///15 Sun 30/8/15		
Suspension of BR Lot Sprendion (on aged time shot)     5     4.9     Wei JRU15       Suspension of BR Lot Currenction (on aged time shot)     5     4.9     Wei JRU15       Fight Lapitur, Workis     7     20.45     Wei JRU15       Connection at Ligato Chandi     2     4.5     Wei JRU16       Connection at Ligato Chandi     2     4.5     Mei JZU16       Connection at Ligato Chandi     2     4.5     Mei JZU16       Connection at Ligato Chandi     2     4.5     Mei JZU16       Connec			10 days	Sun 30/8/15	Tue skyrts	•••••
State     State     Mun 21/215       State     State     Tex 21/715       Pipe Lation Oberting     Material Oberting     State     Ved 18/11/15       Pipe Lation Oberting     Material Oberting     State     Ved 18/11/15       Pipe Lation Oberting     Material Oberting     State     Ved 18/11/15       Pipe Lation Oberting     Note the RN1 and RN2     State     Ved 18/11/15       Pipe Lation Oberting     Note the RN1 and RN2     State     Ved 18/11/15       Connection at RN2     Connection at RN2     State     Ved 18/11/15       Connection at RN2     Connection at RN2     State     Ved 18/11/15       Connection at RN2     Onwork by ST1     State     Ved 18/11/15       Connection at RN2     Onwork by ST1     State     Ved 18/11/15       Connection at RN2     Onwork by ST1     State     Ved 18/11/15       Connection at RN2     Onwork by ST1     State     Ved 18/11/15       Connection at Lation Connection on agree time stot)     Textig and two SAS Pipe (CH0.0-CH0.01)     Textig and two SAS Pipe (CH0.0-CH0.01)       Connection at an 2     Onwork by ST1     State     Textig and two SAS Pipe (CH0.0-CH0.01)       Connection at an 2     Onwork by ST1     State     Textig and two SAS Pipe (CH0.0-CH0.01)       Connection at an 2     Onwork by ST1		me slot)	5 days	Wed 18/11/15	Sun 22/11/15	•••••
(ii) Ple Laying for RR2 Play (CHC00.33)     The 2LY/T/S       Pre Laying for RR2 Play (CHC00.33)     3 days     Wed RV1/T/S       Pre Laying for RR2 Play (CHC00.33)     3 days     Wed RV1/T/S       Pre Texting     (iii) Connection Works     8 days     Wed RV1/T/S       Septome Works for RR1 and RR2     3 days     Wed RV1/T/S     3 days     Wed RV1/T/S       Septome Works for RR1 and RR2     3 days     Wed RV1/T/S     3 days     Wed RV1/T/S       Septome Works for RR1 and RR2     3 days     Wed RV1/T/S     3 days     Wed RV1/T/S       Connection and Layor Chunnel     5 days     Wed RV1/T/S     3 days     Wed RV1/T/S       Connection and Layor Chunnel     5 days     Wed RV1/T/S     3 days     Wed RV1/T/S       Pre Laying Ker SK Pipe (CH70-IG7)     3 days     Wed RV1/T/S     3 days     Wed RV1/T/S       Pipe Laying Ker SK Pipe (CH70-IG7)     3 days     Wed RV1/T/S     3 days     Wed RV1/T/S       Pipe Laying Ker RU Pipe CH70-IG7)     7 days     S days     Wed RV1/T/S       Pipe Laying Ker RU Pipe CH70-IG7)     7 days     S days     Wed RV1/T/S       Pipe Laying Ker RU Pipe CH70-IG7)     7 days     S days     S days       Pipe Laying Ker RU Pipe CH70-IG7)     7 days     S days     S days       Pipe Laying Ker RU Pipe CH70-IG7)     7 days <td></td> <td>time slot)</td> <td>5 days</td> <td>Mon 21/12/15</td> <td>Hi 25/12/15</td> <td></td>		time slot)	5 days	Mon 21/12/15	Hi 25/12/15	
Mathematical Ordering Fig. Example Fig. Testing     Mathematical Ordering Fig. Testing     The 21/1/15       Fig. Testing     Fig. Testing     3 days     Weil (81/1/15)       Fig. Testing     5 stays     Weil (81/1/15)     3 days     Weil (81/1/15)       Fig. Testing     5 stays     Woil (81/1/15)     3 days     Weil (81/1/15)       Connection at Higo     Connection at Higo     5 stays     Woil (81/1/15)       Connection at Higo     On Second Se			153 days	Tue 21/7/15	Sun 2012/IS	•••••
Test on the construction of the RE concernent of the R			120 days	Tue 21/7/15		•••••
(ii) Currention Works     8 days     wei 18/11/5       Separate Works for BR1 and BR2     5 days     Wei 18/11/5       Connection an Liquor Channel     5 days     Wei 18/11/5       Connection an Liquor Channel     5 days     Wei 18/11/5       Separate Works by SFII     0 (N Realings DS169 SAS Pipe     3 days     Wei 18/11/5       Separate in of associated system for Channel     5 days     Mon 21/12/15       (i) Realings DS169 SAS Pipe     3 days     Mon 21/12/15       (ii) Pipe Laying for SAS Pipe CHOLOCHTO)     3 days     Mon 21/12/15       (iii) Pipe Laying for SAS Pipe CHOLOCHTO)     3 days     Mon 21/12/15       (iii) Pipe Laying for SAS Pipe CHOLOCHTO)     3 days     Mon 21/12/15       (iii) Pipe Laying for SAS Pipe CHOLOCHTO)     3 days     Mon 21/12/15       (iii) Pipe Laying for SAS Pipe CHOLOCHTO)     3 days     Mon 21/12/15       (iii) Pipe Laying for SAS Pipe CHOLOCHTO)     3 days     Mon 21/12/15       (iii) Pipe Laying for SAS Pipe CHOLOCHTO)     3 days     Mon 21/12/15       (iii) Pipe Laying for SAS Pipe     3 days     Mon 21/12/15       (iii) Pipe CHOLOCHTO)     1 days     S days     S days       (iii) Real Pipe     1 days     S days     S days     S days       (iii) Real Pipe     1 days     S days     S days     S days			30 days 3 days	Fri 18/12/15		
Separate Works for BR1 and BR2     5 days     Wed 18/1/1.5       Connection at 18/02     5 days     Mon 21/1.215       Stapstation of asserting of system for Connection (on agree time slot)     3 days     Thu 18/2/16       Stapstation of asserting of system for Connection (on agree time slot)     3 days     Mon 21/12/15       Stapstation of asserting and new SAS Pipe     3 days     Mon 21/12/15       Stapstation of asserting and new SAS Pipe     3 days     Mon 21/12/15       Connection     (1) Pipe Laying for SAS Pipe (CHPOLIO)     3 days     Mon 21/12/15       Stapstation of SAS Pipe (CHPOLIO)     1 days     3 days     Mon 21/12/15       Stapstation of SAS Pipe (CHPOLIO)     1 days     3 days     Mon 21/12/15       Stapstation of SAS Pipe (CHPOLIO)     1 days     3 days     Mon 21/12/15       Stapstation of SAS Pipe (CHPOLIO)     1 days     3 days     Mon 21/12/15       Stapstation of SAS Pipe (CHPOLIO)     1 days     3 days     Sat 22/16       Stapstation of SAS Pipe (CHPOLIO)     1 days     1 days     Sat 22/16       Stapstation of SAS Pipe (CHPOLIO)     1 days     1 days     Sat 22/16       St			38 days	Wed 18/11/15	Fri 25/12/15	
Connection at R82     3 days     Mon 21/12/15       Connection at Ligon Channel     5 days     Mon 21/12/15       (d) Nealing Exsting DN156.85 Ppe     5 days     Mon 21/12/15       (f) Nealing Exsting DN156.85 Ppe     3 days     Thu 182/16       (g) Nealing Exsting DN156.85 Ppe     3 days     Thu 182/16       (g) Pipe Laying For SAS Pipe (CH0-CH70)     3 days     Mon 21/12/15       Pipe Laying for SAS Pipe (CH0-CH70)     25 days     Mon 21/12/15       Pipe Laying for SAS Pipe     3 days     Mon 21/12/15       Pipe Laying for SAS Pipe (CH0-CH70)     25 days     Mon 21/12/15       Pipe Laying for SAS Pipe     3 days     Mon 21/12/15       Connection     3 days     Mon 21/12/15       Pipe Laying for BRI Pipe (CH10-CH70)     3 days     Mon 21/12/15       Pipe Laying for BRI Pipe (CH10-16)     1 days     3 days     Mon 21/12/15       Pipe Laying for BRI Pipe (CH10-16)     1 days     3 days     Mon 21/12/15       Pipe Laying for BRI Pipe (CH10-16)     1 days     3 days     Mon 21/12/15       Pipe Laying for BRI Pipe (CH10-16)     1 days     3 days     Mon 21/12/16       Pipe Laying for BRI Pipe CH10-16)     1 days     3 days     Sun 24/17/16       Pipe Laying for BRI Pipe CH10-16)     1 days     Sun 24/17/16       Pipe Laying for BRI Pipe CH10-16/15			5 days	Wed 18/11/15	Sum 22/11/15	
(1) Realign Existing DNL958.SS Pipe     2 days     Mmo 2/1/215       (2) Works by ST1     (3) Works by ST1     2 days     Mmo 2/1/216       (3) Works by ST1     (3) Works by ST1     2 days     Mmo 2/1/216       (4) Pre-Laying for SAS Pipe     (4) Pre-Laying for SAS Pipe     2 days     Mmo 2/1/216       (1) Pre-Laying for SAS Pipe     (1) Pre-Laying for SAS Pipe     2 days     Mmo 1/2/1216       (1) Pre-Laying for SAS Pipe     (1) Pre-Laying for SAS Pipe     2 days     Mmo 1/2/1216       (2) Pre-Laying for SAS Pipe     (1) Pre-Laying for SAS Pipe     2 days     Mmo 1/2/1216       (2) Pre-Laying for SAS Pipe     (1) Pre-Laying for SAS Pipe     2 days     Mmo 1/2/1216       (3) Pre-Laying for SAS Pipe     (1) Pre-Laying for SAS Pipe     2 days     Pro 1/2/126       (4) Nortek part     (2) DNU-4400 DI BRI Entiment Pipe     3 days     Pro 1/2/126       (5) DNU-4400 DI BRI Entiment Pipe     3 days     Pro 1/2/126     3 days     Pro 1/2/126       (5) DNU-4400 DI BRI Entiment Pipe     3 days     Pro 1/2/126     3 days     Pro 1/2/126       (6) DNU-4400 DI BRI Entiment Pipe     3 days     Pro 1/2/126     3 days     Pro 1/2/126       (1) Removertee Nal and C     (1) Brevereter Nal and C     3 days     Pro 1/2/126       (2) DNU-4400 DI BRI Entime Pipe     (1) Brevereter Nal and C     3 days			3 days	Mon 21/12/15	Wed 23/12/15	•••••
u) Works by STI     0. Works by STI     3 days     Thu 182/16       Suspension of associated system for Connection     3 days     Thu 182/16       Pipe Laying Works     3 days     Thu 182/16       Suspension of associated system for Connection     3 days     Thu 182/16       Pipe Laying for SAS Pipe CH00-CH70)     3 days     Wm 21/12/15       Pipe Laying for SAS Pipe     3 days     Wm 21/12/15       Connection     3 days     Wm 21/12/15       Pipe Laying for BR1 Pipe CH10-16.0     3 days     Sm 21/2/16       Pipe Laying for BR1 Pipe CH10-16.1     3 days     Sm 21/2/16       Pipe Laying for BR1 Pipe CH10-16.1     10 days     Sm 21/2/16       Pipe Laying for BR1 Pipe CH10-16.1     10 days     Sm 21/2/16       Pipe Laying for BR1 Pipe CH10-16.1     10 days     Sm 21/2/16       Pipe Laying for BR1 Pipe CH10-16.1     10 days     Sm 21/2/16       Pipe Laying for BR1 Pipe CH10-16.1     11 days     Sm 21/2/16       Pipe Laying for BR1 Pipe CH10-16.1     11 days     Sm 21/2/16       Pipe Laying for BR1 Pipe CH10-16.1     11 days     Sm 21/2/16       Pipe Laying for BR1 Pipe CH10-16.1     11 days     S			5 days	Mon 21/12/15		
Suspension of saccited system for Connection (on agree time slot)     3 days     Thu 18/21/6       (i) Phys Laying Works     2 days     Mon 21/21/5       Pipe Laying for SAS Pipe (CH70-16/2)     3 days     Mon 21/21/6       Pipe Laying for SAS Pipe (CH70-16/2)     3 days     Mon 21/21/6       Pipe Laying for SAS Pipe (CH70-16/2)     3 days     Mon 21/21/6       Pipe Laying for SAS Pipe (CH70-16/2)     3 days     Mon 5/2/16       Connection     3 days     Son 21/21/6       (i) Phys Laying for SAS Pipe (CH70-16/5)     3 days     Son 21/21/6       (i) Number of SAS Pipe (CH70-16)     3 days     Son 21/21/6       (i) Number of SAS Pipe (CH70-16)     3 days     Son 21/21/6       (ii) Remeator No.1 and 2     0 (ii) Remeator No.1 and 2     10 solution Works for BRI (PPG Closing / Disconnect Power and Signal)     7 days     Son 21/21/6       Non SAS for BRI (PPG Closing / Disconnect Power and Signal)     7 days     Son 21/21/6     Son 21/21/6       Non SAS for BRI (PPG Closing / Disconnect Power and Signal)     7 days     Son 21/21/6       Non SAS for BRI (PPG Closing / Disconnect Power and Signal)     7 days     Son 21/21/6       Non SAS for BRI (PPG Closing / Disconnect Power and Signal)     7 days     Son 21/21/6       Non SAS for BRI (PPG Closing / Disconnect Power and Signal)     7 days     Son 21/21/6       Non SAS for BRI (PPG Closing Posto			3 davs	Thu 18/2/16	Sat 20/2/16	
(i) Pipe Laying Works     (2 days)     Mon 2/12/15       Pipe Laying for SAS Pipe (CH/0: CH70)     2 days     Mon 2/12/15       Pipe Laying for SAS Pipe (CH/0: CH70)     3 days     Mon 2/12/16       Pipe Laying for SAS Pipe (CH/0: CH70)     3 days     Mon 2/12/16       Testing and two SAS Pipe     3 days     Mon 2/12/16       Connection     3 days     Sin 1/2/16       (c) INM and DI SR IE filterent Pipe     3 days     Sin 1/2/16       Pipe Laying for SR1 Pipe (CH10-16)     3 days     Sin 2/12/16       (c) INM and DI SR IE filterent Pipe     3 days     Sin 2/12/16       Pipe Laying for SR1 Pipe (CH10-16)     3 days     Sin 2/12/16       (f) Bloweater No.1 and 2     10     3 days     Sin 2/12/16       (f) Bloweater No.1 and 2     10     10     2 days     Sin 2/12/16       (f) Bloweater No.1 and 2     10     10     2 days     Sin 2/12/16       (f) Bloweater No.1 and 2     10     10     2 days     Sin 2/12/16       (f) Bloweater No.1 and 2     10     10     2 days     Sin 2/12/16       (f) Bloweater No.1 and 2     10     10     2 days     Sin 2/12/16       (f) Bloweater No.1 and 2     10     10     2 days     Sin 2/12/16       (f) Bloweater No.1 and 2     10     10     2 days		on (on agree time slot)	3 days	Thu 18/2/16	Sar 20/27/6	•••••
Pipe Laying for SAS Pipe (CH0)-CH70)       25 days       Mon 21/21/5         Pipe Laying for SAS Pipe (CH0)-L(2)       3 days       Min 51/16         Testing and new SAS Pipe       3 days       Min 51/16         Testing and new SAS Pipe       3 days       Min 51/16         Connection       3 days       Min 51/16         Connection       3 days       Sun 21/216         Pipe Laying for BR Pipe (CH400-16)       3 days       Sun 21/216         Pipe Laying for BR Pipe (CH400-16)       3 days       Sun 21/216         Pipe Laying for BR Pipe (CH400-16)       100 days       Sun 21/216         Pipe Laying for BR Pipe (CH400-16)       100 days       Sun 21/216         Pipe Laying for BR Pipe (CH400-16)       100 days       Sun 21/216         (i) Nonsels W STI       100 days       Sun 21/216         (ii) Nonsels W STI       100 days       Sun 21/216         (iii) Nonsels W STI       100 days       Sun 21/216         Sun days of state BR 2 and Enpry BR Efficient Pipe       12 days       Sun 21/216         (iii) Nonsels W STI       110 days       12 days       Sun 21/216         (iii) Nonsels W STI       110 days       12 days       Sun 21/216         (iii) Nonsels W STI       110 days       12 days       Sun 21/21	(II)		62 days	Mon 21/12/15	Sat 20/2/16	
Pipe Laying for SAS Pipe (CH70-162)     31 days     Fit IS/1/16       Testing and new SAS Pipe     3 days     Non IS/2/16       Connection     3 days     San 21/2/16       Explore Laying for BR IP pro (CH700-16)     3 days     San 21/2/16       Pipe Laying for BR IP pro (CH700-16)     3 days     San 21/2/16       Pipe Laying for BR IP pro (CH700-16)     3 days     San 21/2/16       Pipe Laying for BR IP pro (CH700-16)     3 days     San 21/2/16       Pipe Laying for BR IP pro (CH700-16)     3 days     San 21/2/16       Pipe Laying for BR IP pro (CH700-16)     3 days     San 21/2/16       Pipe Laying for BR IP pro (CH700-16)     3 days     San 21/2/16       Pipe Laying for BR IP pro (CH700-16)     10 days by STI     10 days     San 21/2/16       Pipe Laying for BR IP pro (CH700-16)     10 days     San 21/2/16     San 21/2/16       Pipe Laying for BR IP pro (CH700-16)     10 days     San 21/2/16     San 21/2/16       Pipe Laying for BR IP pro (CH700-16)     11 days     12 days     San 24/1/16       Pipe Laying for BR IP pro (CH700-16)     12 days     San 24/1/16       Pipe Laying for BR IP pro (CH700-16)     12 days     San 24/1/16       Pipe Laying for BR IP pro (CH700-16)     12 days     San 24/1/16       Pipe Laying and Removal Existing DN12/20 DB Effituen Pipe     12 days			25 days	Mon 21/12/15	Thu 14/1/16	
I certing and new XAS Pipe     3 days     Thu 18/2/10       Connection     3 days     Sun 21/2/16       Pipe Laying for BR1 Pfment Pipe     3 days     Sun 21/2/16       Pipe Laying for BR1 Pfment Pipe     3 days     Sun 21/2/16       Pipe Laying for BR1 Pfment Pipe     3 days     Sun 21/2/16       Pipe Laying for BR1 Pfment Pipe     3 days     Sun 21/2/16       Pipe Laying for BR1 Pfment Pipe     3 days     Sun 21/2/16       Pipe Laying for BR1 Pipe     3 days     Sun 21/2/16       Pipe Laying for BR1 Pipe     3 days     Sun 21/2/16       Pipe Laying for BR1 Pipe     3 days     Sun 21/2/16       Pipe Laying for BR1 Pipe     3 days     Sun 21/2/16       Pipe Laying extended Pipe     1 days     Sun 21/2/16       Pipe Laying extended Fourther Pipe     5 days     Sun 21/1/16       Pipe and Removal Existing DN12/00 PR Effluent Pipe     5 days     Sun 71/16       Ping and Removal Existing DN12/00 PR Effluent Pipe     5 days     Sun 21/1/16       Ping and Removal Existing DN12/00 PR Effluent Pipe     5 days     Sun 21/1/16       Ping and Removal Existing DN12/00 PR Effluent Pipe     5 days     Sun 21/1/16       Ping and Removal Existing DN12/00 PR Effluent Pipe     5 days     Sun 21/1/16       Ping and Removal Existing DN12/00 PR Effluent Pipe     5 days     Sun 21/1/16			31 days	Fri 15/1/16	Sun 14/216	
(c) DN1400 DI BRI Effnent Ppe     30 days     Sun 21/216       Pipe Laying for BR1 Ppe (CHF00-16)     30 days     Sun 21/216       Pipe Laying for BR1 Ppe     30 days     Sun 21/216       Pipe Laying for BR1 Ppe     30 days     Sun 21/216       Pipe Laying for BR1 Ppe     30 days     Sun 21/216       Pipe Laying for BR1 Ppe     30 days     Sun 21/216       Pipe Laying for BR1 Ppe     30 days     Sun 21/216       Pipe Laying for BR1 Ppe     7 days     Sun 20/215       Pipe Laying equipment to SWFSWTW     15 days     Sun 20/216       Dismande and Reum existing equipment to SWFSWTW     7 days     Sun 10/116       Dismande and Reum existing equipment to SWFSWTW     17 days     Sun 17/116       Ping and Renoval Existing Works Dismande Works     7 days     Sun 17/116       Ping and Renoval Existing Works Dismande Works     7 days     Sun 17/116       Ping and Renoval Existing Works Dismande Works     7 days     Sun 17/116       Ping and Renoval Existing Works Dismande Works     7 days     Sun 21/116       Ping and Renoval Existing Walks Repue     7 days     Sun 21/116       Ping and Renoval Existing Walks Repue     7 days     Sun 21/116       Ping and Renoval Existing Walks Repue     7 days     Sun 21/116       Promotion of Working Walks Repue     7 days     Sun 21/116			3 days	01/7/C1 UOM	weat 11/21/b	
Pipe Luying for BR1 Pipe (CHF00-16)     30 days     Sur 21/21/6       (D) Biorenciero NA1 and 2     190 days     Sur 20/21/5       (D) Noreks by STI     17 days     Sur 20/21/5       (D) Noreks by STI     15 days     Sur 20/21/5       (D) Noreks by STI     17 days     Sur 20/21/5       (D) Noreks by STI     17 days     Sur 20/12/16       (D) Standard and Reum existing equipment to SWHSWTW     7 days     Sur 20/12/16       (D) Remarked and Reum existing equipment to SWHSWTW     7 days     Sun 17/11/16       (D) Remarked BRI     7 days     Sun 24/11/16       (D) Remarked Concrete Walkway     8 days     Sun 24/11/16       (D) Extended Concrete Walkway     8 days     Sun 24/11/16       (D) Extended Concrete Walkway     7 days     Sun 24/11/16       (D) Extended Concrete Walkw			30 davs	Sun 21/2/16		
(f) Bioreactor No.1 and 2       149 days       Sat 26/12/15         (i) Works by ST1       7 days       Sat 26/12/15         (i) Works by ST1       7 days       Sat 26/12/15         1 behation Works for BRU(Pipe Closing / Discoment Power and Signal)       7 days       Sat 26/12/15         1 behation Works for BRU(Pipe Closing / Discoment Power and Signal)       7 days       Sat 26/12/15         1 behation Works for BRU(Pipe Closing / Discoment Power and Signal)       7 days       San 17/1/16         1 Bennovation Works for BRU       7 days       San 17/1/16         1 Removation Works for BRU       7 days       San 17/1/16         1 Bennovation Works for BRU       7 days       San 17/1/16         1 Bennovation Works for BRU       7 days       San 17/1/16         1 Bennovation Works for BRU       7 days       San 24/1/16         1 Bennovation Works for BRU       7 days       San 24/1/16         1 Bennovation of Working Platform and Flakework       7 days       San 24/1/16         1 Bennolise of upper Burlise       7 days       San 24/1/16         1 Bennolise of upper and Existing Walk & Pepare Surface       7 days       San 24/1/16         1 Benlise of Concrete walkway sectended form walls       7 days       San 24/1/16         1 Benlise of concret walkway sectended form walls <td< td=""><td></td><td></td><td>30 days</td><td>Sun 21/2/16</td><td>Mon 21/3/16</td><td>•••••</td></td<>			30 days	Sun 21/2/16	Mon 21/3/16	•••••
(i) Works by ST1       27 days       Sar 26/12/15         Restere BR2 and Empty BR1       15 days       Sar 26/12/15         Restere BR2 and Empty BR1       15 days       Sar 26/12/15         Restere BR2 and Empty BR1       7 days       San 26/12/15         Distantion Works insidie BR1       7 days       San 71/1/16         Restere BR2       7 days       San 71/1/16         Restere Vallway       7 days       San 71/1/16         Restere Part       7 days       San 71/1/16         Restere Part       7 days       San 71/16         Restere Part       7 days       San 71/16         Restere Part <td></td> <td></td> <td>149 days</td> <td>Sat 26/12/15</td> <td>Sun 22/5/16</td> <td></td>			149 days	Sat 26/12/15	Sun 22/5/16	
Restore BK2 and Empty BK1     15 days     Sut 2012/15       Isolation Works for BK1 (Pipe Closing / Disconnect Power and Signal)     7 days     Sun 10/1/16       Dismantie and Removation Works inside BK1     12 days     Sun 17/1/16       (ii) Removation Works inside BK1     127 days     Sun 17/1/16       Gareat Cleaning Works / Disconnect Power and Signal)     5 days     Sun 17/1/16       Flags     San 17/1/16     12 days     Sun 17/1/16       Careat Cleaning Works / Disconnect Power     12 days     Sun 17/1/16       Flags     San 17/1/16     12 days     Sun 17/1/16       Careat Cleaning Works insplay Plationm and Falsework     12 days     Sun 17/1/16       Exection of Working Plationm and Falsework     15 days     Sun 17/1/16       Exect Pok for concrete Walkway     15 days     Sun 24/1/16       Concerting     Concreting     15 days     Sun 24/1/16       Concreting     Concreting     15 days     Sun 24/1/16       Concreting     Concrete Walkway extended from walls     16 days     Sun 24/1/16       Concreting     Concrete Walkway     15 days     Sun 24/1/16       Concreting     Concrete Walkway     16 days     Sun 24/1/16       Concreting     Concrete Walkway     16 days     Sun 24/1/16       Concreting     Concrete Walkway     16 days <td>(I)</td> <td></td> <td>27 days</td> <td>Sat 26/12/15</td> <td></td> <td></td>	(I)		27 days	Sat 26/12/15		
Image: Discontext Forward Signal) <ul> <li>Adjs</li> <li>Sun 101/16</li> <li>Distantie and Return existing equipment to SWHSWTW</li> <li>Distantie and Return existing equipment to SWHSWTW</li> <li>(ii) Removation Works risking ENIZO RE Efficient Pipe</li> <li>Table State S</li></ul>			15 days	Sat 26/12/15	Sat 9/1/6	•••••
(ii) Removation Works inside BR1     127 days     Sun 1711/16       (iii) Removation Works Inside BR1     7 days     Sun 1711/16       (iii) Removation Works Distantie Works     7 days     Sun 1711/16       (iii) Removation Works Distantie Works     7 days     Sun 1711/16       (iii) Removation Works     8 days     Sun 1711/16       (iii) Removation Works     8 days     Sun 1711/16       Extended Concrete Walkway     8 days     Sun 1711/16       Extended Concrete Walkway     15 days     Sun 1711/16       Encerbook Voking Platkom and Falsework     15 days     Sun 1711/16       Encert Puk for concrete Walkway extended from walls     2 days     Sun 1711/16       Conneuting     Consetting     7 days     Sun 1371/16       Cuing of concrete Valkway errowal making good works     7 days     Sun 1371/16       Cuing of concrete Plas     7 days     Sun 1371/16       Consetting     Construction of Concrete Plas     7 days     Sun 1371/16       FRP Baffle Wall / Platforms / Sun removal / making good works     7 days     Sun 1371/16       FRP Baffle Wall / Platforms / Sun removal     16 days     Sun 1371/16       FRP Baffle Wall / Platforms / Sun removal     16 days     Sun 1371/16       FRP Baffle Wall / Platforms / Sun removal     16 days     Sun 1371/16		nnect Power and Signal) WHSWTW	7 days 5 days	Sun 10/1/16 Sun 17/1/16		•••••
General Cleaning Works/ Dismantle Works     7 days     Sun 17/1/16       Plug and Removal Existing DN1200 BR Effluent Pipe     5 days     Sun 17/1/16       Extended Concrete Walkway     5 days     Sun 17/1/16       Extended Concrete Walkway     15 days     Sun 24/1/16       Exection of Working Platform and Falsework     15 days     Sun 24/1/16       Erection of Working Platform and Falsework     15 days     Sun 24/1/16       Erection of Working Platform and Falsework     2 days     Sun 24/1/16       Concreting     2 days     Fri 4/3/16       Concreting     2 days     Sun 13/1/16       Curing of concrete Valkway extended from walls     2 days     Sun 13/1/16       Curing of concrete Valkway extended from walls     2 days     Sun 13/16       Curing of concrete Plast     7 days     Sun 13/16       Install See Phasis     7 days     Sun 23/16       Priching Works for PRI     7 days     Sun 23/16	(ii)		127 days	Sun 17/1/16	Sun 22/5/16	
Plug and Removal Existing DN1.200 BR Eritheart Pipe     S days     Sun 171/16       Extended Concrete Walkway     Extended Concrete Walkway     S days     Sun 171/16       Extended Concrete Walkway     Extended Concrete Walkway     S days     Sun 241/16       Demoltion of upper part of Extended Form walk     S days     Sun 241/16       Demoltion of upper part of Extended from walks     S days     Sun 241/16       Concreting     2 days     Prin 173/16       Concreting     2 days     Fri 143/16       Curing of concrete valkway extended from walks     2 days     Fri 173/16       Curing of concrete Valkway errowal making good works     7 days     Fri 173/16       Dinsull See Prass     7 days     Sun 137/16       Construction of Concrete Piss     7 days     Sun 137/16       Priching Works for PR1     Price     7 days     Sun 137/16       Priching Works for PR1     Task     15 days     Sun 27/16       Priching Works for PR1     Task     Sun 247/16       Priching Works for PR1     Task     Sun 241/16			7 da ys	Sun 17/1/16	Sat 23/1/16	
Extended Concrete Walkway     Stays     Sun 241/16       Extended Concrete Nalkway     Extended Concrete Nalkway     Stays     Fit 43/16       Concreting     Concreting     7 days     T days     Fit 113/16     T     Stays     Stan 13/16       Insull See Press     T days     T days     T days     Stan 13/16     Stan 13/16       Insull See Press     T days     T days     Stan 13/16     Stan 13/16       Priching Works for RR1     T days     Stan 13/16     Stan 13/16       Priching Works for RR1     T days     Stan 13/16       Priching Works for RR1     T days     Stan 24/16		ent Pipe	5 days	Sun 17/1/16	The 21/1/16	•••••
Image: Demotion of upper grandom and reasewing to the process of the proces of the proces of t	Exte		88 days	Sun 24/1/16	Wei 20416	•••••
Erect Fwk for concrete walkway extended from walls     7 days     Fri 4/3/16     7       Concreting     2 days     Fri 1/3/16       Concreting     2 days     San 1/3/16       Currenting     7 days     San 2/3/16       Install Steel Posts     7 days     San 2/3/16       Pitching Works for BR1     15 days     San 2/3/16       Pitching Works for BR1     15 days     San 2/3/16       Task     Milestore     120 days     San 2/1/16	-	ork s & Prepare Surface	25 davs	Mon 8/2/16	017/1 mmc	
Concreting     2 days     Fit 11/3/16       Cuing of concrete / formwork removal / making good works     2 days     Fit 11/3/16       Install get concrete / formwork removal / making good works     7 days     Sun 3/3/16       Install get Pasts     7 days     Sun 3/3/16       Restine Pasts     7 days     Sun 3/3/16       Pasts     1 days     Sun 3/3/16       Pasts     10 days     Sun 2/13/16       PRP Baffle Wall / Platforms/Suitcase     120 days     Sun 2/13/16       Task     Milestore     Summary		1 from walls	7 days	Fri 4/3/16	Thu 10/3/16	
Curing of concrete / formwork removal / making good works     7 days     Sun 13/3/16       Install Steel Pass     7 days     Sun 13/3/16       Install Steel Pass     0 days     Sun 20/3/16       Pitching Works for BR1     10 days     Sun 20/3/16       Pitching Works for BR1     15 days     Wed 64/16       FRP Baffle Wall / Platforms / Statrcase     120 days     Sun 24/1/6       Task     Milestorne ♦     Sunmary ♥			2 days	Fri 11/3/16	Sat 12/3/16	•••••
Construction of Concerte Pils / 4 Nos of DN800 MLR Pipes     10 days     Sun 272/3/6       Pitching Works for BR1     15 days     Wed 64/16       FRP Baffle Wall / Platforms/Staircase     120 days     Sun 271/16		making good works	7 days	Sun 13/3/16 Sun 20/3/16		
Pitching Works for BR1     15 days     Wed 64/16       FRP Baffle Wall / Platforms / Staircase     120 days     Sun 24/1/16       Task     Milestore ♦     Summary		DN800 MLR Pipes	10 days	Sun 27/3/16		
FRP Baffle Wall / Platforms / Staircase 120 days Sun 24/1/16			15 days	Wed 6/4/16	Wed 20/4/16	
Milestone			120 days	Sun 24/1/16		



ID Task Name	Duration	Start	Finish 2	Finish         2015         2016         2017         <
233 (1)DN900 DI Permeate Pipe	157 days	Wed 24/8/16	Fri 27/1/17	
Pipe Laying (CHA85-CHA138)	45 days	Wed 24/8/16	Fri 7/10/16	
235 Pripe Laying (CHA35-CHA85) 236 Prine Laving (CHA30-CHA85)	45 days	Sat 8/10/16 Wed 14/12/16	Mon 21/11/16 Fri 27/1/17	
(an owned) Surface addr				
Section 3		Tue 21/7/15	Thu 17/8/17	
(a) Establishment Discussion for Working Conner and Sta Amanamant with CTI	35 days	Tue 21/7/15	Mon 24/8/15	
Discussion for working sequence and suc Arrangement with 511 Submission of Method Statement and Documents	28 davs	Tue 21/7/15	Mon 17/8/15	
Application for SWAC and PMAC	7 days	Tue 18/8/15	Mon 24/8/15	
(b) Demolition of Existing Reclaim Water Treatment Facilitates	58 days	Tue 25/8/15	Wed 21/10/15	
(i) Works by ST1	14 days	Tue 25/8/15	Mon 7/9/15	
Isolation Works for Reclamed Water Treamanet Facilates (Pipe Closing / Disconnect Power and Signal)	7 days	Tue 25/8/15	Mon 31/8/15	
Dismantle and Return existing equipment to SWHSWTW	7 days	Tue 1/9/15	Mon 7/9/15	
(ii) Demolition of Rectaim Water Treatment Facilitates General Dismontle and Site Romation Works	15 days	Tue 8/9/15 Tue 8/9/15	Tue 22/9/15	
(iii) Demolition of Methanol Storage Tanks	29 days	Wed 23/9/15	Wed 21/10/15	
General Dismante Works	7 days	Wed 23/9/15	Tue 29/9/15	
Erection of Working Platform	7 days	Wed 30/9/15	Tue 6/10/15	
Removal of Existing Concrete Structure	15 days	Wed 7/10/15	Wed 21/10/15	
(c) Building Works for Membrane Facilities and Tanks	120 days	Thu 20/4/17	Thu 17/8/17	
Kooting with sufface channel Leadington of Soundation and FDD finance	20 C2	Thu 20/4/17	/1/C/HI unc	
Instalation of Sundries and FKP nems Duming Region Internal finishing	45 days	Thu 20/4/17	Sat 5/0/1/ Sat 3/6/17	
r unpug station internat misung Pumping Station External Wall finishing	75 davs	Sun 4/6/17	Thu 17/8/17	
(d) Remaining Cable and DrawPits	150 days	Sat 28/1/17	Mon 26/6/17	
Duct Laying (East and South of BR11)	45 days	Sat 28/1/17	Mon 13/3/17	
Duct Laying (T Junction btw Membrane Tanks / BR1)	90 days	Wed 29/3/17	Mon 26/6/17	
(e) Chemical Storage Room	50 days	Thu 20/4/17	Thu 8/6/17	
Excavation / Preparation of Footing	5 days	Thu 20/4/17	Mon 24/4/17	
Laying blinding Svarldvira for E-aritica	2 days	Tue 25/4/1/	Ved 20/4/17	
Installation of fortwork / other accessory	2 davs	Sun 30/4/17	Mon 1/5/17	
Concreting	2 days	Tue 2/5/17	Wed 3/5/17	
Curing of concrete / formwork removal / making good works	2 days	Thu 4/5/17	Fri 5/5/17	
Steelfixing for Top Slab and Wall	5 days	Sat 6/5/17	Wed 10/5/17	
Installation of formwork / other accessory	5 days	Thu 11/5/17	Mon 15/5/17	
Concreting	2 days	Tue 16/5/17	Wed 17/5/17	
Curing of concrete / formwork removal / making good works	2 days	Thu 18/5/17	Fri 19/5/17	
Building Service Works for Chemical Storage Room	20 days	Sat 20/5/17	Thu 8/6/17	
(f)DNIS0 DI SAS Pipe/NaOCI Dosing Pipe and Trench	90 days	Wed 29/3/17	Mon 26/6/17	
SAS Pipe (CHH00-49) / Dosing Pipe (CH00-68)	90 days	Wed 29/3/17	Mon 26/6/17	
(g) Dramage Works and Koauworks Storm Dusing and Roadworks (ECTS to ECT3)	45 days	Wed 24/0/16	Fri: 7/10/16	
Storm Drains and Roadworks (FST3 to outside MFB)	45 davs	Sat 8/10/16	Mon 21/11/16	
Storm Drains and Roadworks (East and South of BR1)	60 days	Sat 28/1/17	Tue 28/3/17	
Storm Drains and Roadworks (T Junction btw Membrane Tanks / BR1)	90 days	Wed 29/3/17	Mon 26/6/17	
Storm Drains and Roadworks (Around Membrane Facilities and Tanks)	60 days	Fri 9/6/17	Mon 7/8/17	
Works in Fing Che Road		Tue 21/7/15	Wed 18/1/17	
Section 4 - Sewerage Works in Ping Che Road	548 days	Tue 21/7/15	Wed 18/1/17 Sof 16/1/16	
(a) 11 c partation 11 of as Material Submission and Ordering	100 davs	Tue 21/7/15	Wed 28/10/15	
Application for XP	90 days	Tue 21/7/15	Sun 18/10/15	
Inspection Pits	90 days	Mon 19/10/15	Sat 16/1/16	
(b) Work Front A (CH00-CH765)	418 days	Tue 3/11/15	Sat 24/12/16	
Pipe Laying for Rising Mains (CH165-CH185) / Under Dwarf Wall	10 days	Tue 3/11/15	Thu 12/11/15	
	econ cr	CTATLCT III	C1011/2 111	


		Sat 21/3/16 Sat 21/3/16 Sat 21/3/16 San 12/6/16 San 12/6/16 San 17/71/16 San 27/11/16 San 27/11/16 Sat 27/11/15 Sat 27/11/15 Sat 27/11/15 Sat 27/11/15 Sat 27/11/15 Fri 26/21/6 Fri 26/21/6 Fri 26/21/6 Fri 26/21/6 Mon 4/1/16 Fri 26/21/6 Fri 26/21/6 Mat 27/71/16 Fri 26/21/6 Fri 26/21/6 Fri 26/21/6 Fri 26/21/6 Fri 23/91/6 Fri 23/91/	Fri         25/16           Sun 225/16         Sun 225/16           Sun 225/16         Mon 13/6/16           Mon 13/6/16         Mon 13/6/16           Sun 13/6/16         Mon 25/116           Sun 13/6/16         Mon 25/116           Sun 13/6/16         Mon 25/116           Sun 13/115         Tue 3/11/15           Sun 8/11/15         Sun 8/11/15           Sun 8/11/15         Sun 9/16/16           Sun 9/6/16         Sun 25/716           Sun 9/6/16         Tue 8/71/16           Tue 8/11/16         Tue 8/71/16           Sun 9/6/16         Tue 8/71/16           Sun 9/6/16         Tue 8/71/16           Sun 9/6/16         Tue 8/71/16           Tue 8/71/16         Tue 8/71/16           Sun 9/6/16         Tue 8/71/16	38. days       7 days       35. days       35. days       40. days       15. days       15. days       15. days       15. days       20. days       15. days       15. days       15. days       16. days       17. days       18. days       19. days       20. days       21. days       22. days       23. days       23. days       24. days       25. days       26. days       27. days       28. days       29. days       20. days       20. days       21. days       22. days       23. days       24. days       26. days       27. days       28. days       29. days       29. days       20. days       21. days       22. days       23. days       24. days       26. days	<ul> <li>Pipe Laying for Rising Mains CH560 (TH50) //Juder Dwart Wall Inerim Pressure Test</li> <li>Pipe Laying for Rising Mains (CH560 CH570) //Luder Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH560 CH570) //Luder Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH560 CH570) //Luder Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH500 CH570) //Luder Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH500 CH570) //Luder Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH500 CH570) //Luder Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH500 CH570) //Luder Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH500 CH500) //Luder Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH500 CH500) //Luder Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH500 CH500) //Luder Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH500 CH500) //Luder Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH100 CH1005) //Luder Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH100 CH1005) //Luder Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH100 CH1005) //Luder Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH100 CH1005) //Luder Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH100 CH1005) //Luder Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH100 CH1055) //Luder Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH105 CH1200) / Road Crossing</li> <li>Pipe Laying for Rising Mains (CH105 CH120) / Kaad Crossing</li> <li>Pipe Laying for Rising Mains (CH105 CH120) / Maer Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH105 CH120) / Maer Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH105 CH120) / Maer Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH105 CH120) / Maer Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH136 CH120) / Maer Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH136 CH120) / Maer Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH136 CH120) / Maer Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH136 CH136) / Under Dwart Wall</li> <li>Pipe Laying for Rising Mains (CH136</li></ul>
	······	Wed 18/1/17	Thu 5/1/17	14 days	/abbing
		Wed 4/1/17	Sat 26/11/16	40 days	s (CH765-CH845) / Under Dwarf Wall
		Fri 25/11/16	Fri 11/11/16	15 days	CH845-CH855) / Road Crossing
		Thu 10/11/16	61/6/6 II-I Sof 24/0/16	Stab CI	CH950-CH970)/ Koad Crossing
		Thu 8/9/16	Tue 30/8/16	10 days	CH1520-CH1540) / Under Draft Wall
× *		Mon 29/8/16	Sat 20/8/16	10 days	TH1495-CH1520) / Footpath
		Fri 19/8/16	Tue 26/7/16	25 days	CH1440-CH1495) / Under Dwarf Wall
		Mon 25/7/16	Thu 21/7/16	5 days	(CH1430-CH1440) / Fooipath
		Wed 20/7/16	Mon 11/7/16	10 da vs	(CH1362-CH1410)/ Koad Clossing (CH1410-CH1430) / Under Dwarf Wall
		Sat 25/6/16	Sun 19/6/16	7 days	
		Sat 18/6/16	Wed 25/5/16	25 days	s (CH1335-CH1385) /Under Dwarf Wall
-1		Tue 24/5/16	Thu 5/5/16	20 days	as (CH1290-CH1335) / River Crossing
		Tue 19/4/16 Wed 4/5/16	Fii 18/3/16 Wed 20/4/16	33 days 15 days	is (CH1205-CH1270) /Under Dwarf Wall ss (CH1270-CH1290) / Road Crossing
		Thu 17/3/16	Sat 27/2/16	20 days	s (CH1180-CH1205) / Road Crossing
	1	Fri 26/2/16	Sat 30/1/16	28 days	is (CH1095-CH1180) / Footpath
	ſ	Fri 29/1/16	Wed 20/1/16	sy ab CI 10 davs	is (CH1075-CH1075) / Road Crossing is (CH1075-CH1095) /Under Dwarf Wall
	ſ	Mon 4/1/16	Sun 13/12/15 True 5/1/16	23 days	ns (CH1010-CH1055) /Under Dwarf Wall
	4 1	Sat 12/12/15	Sat 28/11/15	15 days	ns (CH1000-CH1010) / Road Crossing
	-16-	Fri 27/11/15	Mon 23/11/15	5 days	ns (CH990-CH1000) /Under Dwarf Wall
	-Á	Sun 22/11/15	Sun 8/11/15	15 days	is (CH980-CH990)/Road Crossing
		Sat 7/11/15	Tue 3/11/15	5 davs	1540) s (CH970-CH980) /Under Dwarf Wall
		Sat 24/12/16	Sun 18/12/16	7 days	
		Sat 17/12/16	Mon 28/11/16	20 days	is (CH00-CH60) / Footpath
		Mon 10/10/16	Mon 26/9/16	15 days	s (CH155-CH165)/Road Crossing
		Sun 25/9/16	Sun 11/9/16	15 days	s (CH750-CH765) / Road Crossing
÷1		Sat 10/9/16	Tue 2/8/16	40 days	as (CH670-CH750) /Under Dwarf Wall
		Mon 1/8/16	Mon 18/7/16	15 days	ns (CH660-CH670) / Road Crossing
		Sun 17/7/16	Mon 13/6/16	35 days	ins (CH590-CH590) / Footpain ins (CH590-CH660) /Under Dwarf Wall
		Sat 28/5/16	Sun 22/5/16	7 days	(CH560 CH500) / Excende
		Sat 21/5/16	Fri 25/3/16	58 days	ns (CH445-CH560) /Under Dwarf Wall
		Thu 24/3/16	Thu 10/3/16	15 days	Pipe Laying for Rising Mains (CH425-CH445) / Road Crossing
	1	Wed 9/3/16	Thu 4/2/16	35 days	Pipe Laying for Rising Mains (CH360-CH425) / Under Dwarf Wall
	<b>.</b>	Wed 3/2/16	Fri 15/1/16	20 days	Pipe Laying for Rising Mains (CH300-CH360) / Footpath
	+1	Thu 14/1/16	Tue 5/1/16	10 days	Pipe Laying for Rising Mains (CH295-CH300) / Road Crossing
	-f	Mon 4/1/16	Fri 18/12/15	18 days	Pipe Laying for Rising Mains (CH245-CH295) / Footpath
	· · · ·	Thu 17/12/15 :	Sat 28/11/15	20 days	Pipe Laying for Rising Mains (CH205-CH245) / Under Dwarf Wall
		r v	2 17 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		



## Appendix E

### **PROPOSED MONITORING LOCATIONS**


 $Z:\label{eq:linear} Z:\label{eq:linear} Z:\label{eq:linear} Source (Shek Wu Hui)\label{eq:linear} Source (Shek Wu Hui)\label{linear} Source (Shek Wu Hui)\label{eq:linear} Source (She$ 



AGREEMENT NO. CE 40/2012 (DS) SHEK WU HUI SEWAGE TREATMENT WORKS - FURTHER EXPANSION PHASE 1A - INVESTIGATION PROPOSED CONSTRUCTION DUST MONITORING STATIONS FOR CONSTRUCTION PHASE AND OPERATION PHASE



Drawing No. 60284037/EM&AM/405



AGREEMENT NO. CE 40/2012 (DS) SHEK WU HUI SEWAGE TREATMENT WORKS - FURTHER EXPANSION PHASE 1A - INVESTIGATION

LOCATIONS OF CONSTRUCTION NOISE MONITORING STATIONS



Drawing No. 60284037/EM&AM/407

Project No.: 60284037 Date: FEB. 2014



Appendix F

### **EVENT ACTION PLAN**

 $Z:\label{eq:linear} Z:\label{eq:linear} Z:\label{eq:linear} Source (Shek Wu Hui)\label{eq:linear} Source (Shek Wu Hui)\label{linear} Source (Shek Wu Hui)\label{eq:linear} Source (She$ 

#### **Event and Action Plan for Construction Dust**

Enort	Action						
Event	ET	IEC	ER	Contractor			
Action level being exceeded by one sampling	<ol> <li>Identify source, investigate the causes of complaint and propose remedial measures;</li> <li>Inform IEC and ER;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method.</li> </ol>	1. Notify Contractor.	<ol> <li>Rectify any unacceptable practice;</li> <li>Amend working methods if appropriate.</li> </ol>			
Action level being exceeded by two or more consecutive sampling	<ol> <li>Identify source;</li> <li>Inform IEC and ER;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IEC and ER;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>Supervise Implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>			
Limit level being exceeded by one sampling	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform Contractor, IEC, ER, and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>			
Limit level being exceeded by two or more consecutive sampling	<ol> <li>Notify IEC, ER, Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Arrange meeting with IEC and ER to discuss the remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Ensure remedial measures properly implemented;</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>			

**AUES** 



#### **Event and Action Plan for Construction Noise**

Event		Ac	tion	
Event	ЕТ	IEC	ER	Contractor
Action Level	<ol> <li>Notify IEC and Contractor;</li> <li>Carry out investigation;</li> <li>Report the results of investigation to the IEC, ER and Contractor;</li> <li>Discuss with the Contractor and formulate remedial measures;</li> <li>Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	<ol> <li>Review the analysed results submitted by the ET;</li> <li>Review the proposed remedial measures by the Contractor and advise the ER accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>Ensure remedial measures are properly implemented.</li> </ol>	<ol> <li>Submit noise mitigation proposals to IEC;</li> <li>Implement noise mitigation proposals.</li> </ol>
Limit Level	<ol> <li>Identify source;</li> <li>Inform IEC, ER, EPD and Contractor;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Inform IEC, ER and EPD the causes and actions taken for the exceedances;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>Ensure remedial measures properly implemented;</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>



## Appendix G

### VALID CALIBRATION CERTIFICATES

 $Z:\label{eq:linear} Z:\label{eq:linear} Z:\label{eq:linear} Source (Shek Wu Hui)\label{eq:linear} Source (Shek Wu Hui)\label{linear} Source (Shek Wu Hui)\label{eq:linear} Source (She$ 

### TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

T	NT 011		D			D	6 0 11		10		
Location :			Isuen					pration: 1-M	-		
Location I	D :	AM1				Next C		n Date: 1-Ju			
							Tech	nician: Fai S	So		
					COND	ITIONS					
				г		_					
	Se	ea Level I			1012.				Pressure (mr		759.45
		Temp	perature	(°C)	25.	0		Tem	perature (K)		298
				C.4	LIBRAT						
				CA	LIDKAI		FICE				
				Make->	TISCH			Qstd S	Slope ->	2.	11965
				Model->	5025A			Qstd Inte	rcept ->	-0.	.02696
				Serial # ->	1941						
					CALIB	RATION					
Plate	H20 (L)	H2O (R)	H20	Qstd	Ι	IC	2		LINEAR		
No.	(in)	(in)	(in)	(m3/min)	(chart)	corre		F	REGRESSIO	N	
18	6.10	6.10	12.2	1.660	51	50.9		Slope = 23.3995			
13	5.30	5.20	10.5	1.541	47	46.9		Intercept = $11.4636$			
10	4.10	4.00	8.1	1.355	43	42.9		Corr. coeff. = $0.9982$			
7	2.10	2.10	4.2	0.979	34	33.9					
5	1.30	1.30	2.6	0.773	30	29.9					
							•				
Calculatio	ons :							<b>FLOW RAT</b>	E CHART		
Qstd = 1/r	n[Sqrt(H2	20(Pa/Pst	d)(Tstd/	Ta))-b]	60	0.00					
IC = I[Sqi	·			., -							
					50	0.00		у	= 23.399x + 11.	464	
Qstd = sta	ndard flo	w rate									
IC = correction	ected char	t respone	s								
I = actual	chart resp	onse			වු 40	0.00					
m = calibr	ator Qstd	slope			۵۴ Actual chart response (IC) ۱۳ ( <sup>[ ع</sup> ر						
b = calibra	ator Qstd	intercept			odsa	0.00					
Ta = actua	al tempera	ature duri	ng calib	ration ( deg ]	K) 15	0.00					
Pstd = act	ual pressu	are during	g calibra	tion ( mm H	g) <mark>Ë</mark>						
					ctna 20	0.00					
For subs	equent ca	alculatio	n of san	pler flow:	Ă						
1/m((I)[S	Sqrt(298/	Tav)(Pav	/760)]-b	)							
					10	0.00				+	
m = samp	ler slope										
b = samp		ept									
I = chart r		-				0.00 <del> </del> 0.000	0.5	+ 500 1.	.000 1	.500	2.000
Tav = dail	-	e tempera	ture					Standard Flow	Rate (m3/min)		
Pav = dail		_									
	,	r									

#### Location : **RE's Site Office** Date of Calibration: 1-May-17 Location ID : AM2a Next Calibration Date: 1-Jul-17 Technician: Fai So CONDITIONS Corrected Pressure (mm Hg) Sea Level Pressure (hPa) 1012.6 759.45 25.0 Temperature (K) Temperature (°C) 298 **CALIBRATION ORIFICE** Make-> TISCH Qstd Slope -> 2.11965 Model-> 5025A Qstd Intercept -> 0.02696 Serial # -> 1941 CALIBRATION Plate H20 (L)H2O (R) IC LINEAR H20 Qstd Ι (m3/min)(chart) REGRESSION No. (in) (in) (in) corrected 18 6.20 6.10 12.3 1.667 53 52.98 Slope = 26.966213 5.20 48 5.30 10.5 1.541 47.98 Intercept = 7.172110 4.00 4.00 8.0 1.347 43 42.98 Corr. coeff. = 0.9979 7 2.10 2.10 4.2 0.979 34 33.99 5 28 1.30 1.30 2.6 0.773 27.99 Calculations : FLOW RATE CHART 60.00 Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]= 26.966x + 7.172 50.00 Ostd = standard flow rate IC = corrected chart response**Actual chart response (IC)** 30.00 20.00 I = actual chart responsem = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration ( deg K ) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b) 10.00 m = sampler slopeb = sampler intercept 0.00 I = chart response0.000 1.500 0.500 1.000 2.000 Tav = daily average temperature Standard Flow Rate (m3/min) Pav = daily average pressure

#### TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

#### ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Fe Operator		Rootsmeter Orifice I.I		438320 1941	Ta (K) - Pa (mm) -	294 - 750.57
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	======================================	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00 1.00	1.4600 1.0410 0.9280 0.8840 0.7290	3.2 6.4 7.9 8.7 12.7	2.00 4.00 5.00 5.50 8.00

#### DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Oa	(y axis)
				va	Qa 	
0.9967	0.6827	1.4149		0.9957	0.6820	0.8851
0.9925	0.9534	2.0010 2.2372	CONCEPTION OF	0.9915	0.9524	1.2517
0.9894	1.1192	2.3464		0.9894	1.0661	1.3995
0.9840	1.3499	2.8299		0.9830	1.3485	1.7702
Qstd slop intercept coefficie	t (b) =	2.11965 -0.02696 0.99991	ner	Qa slope intercept coefficie	z (b) =	1.32729 -0.01686 0.99991
y axis =	SQRT [H2O (I	Pa/760) (298/5	 Ta)]	y axis =	SQRT [H2O (7	Га/Ра)]

#### CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd =  $1/m\{ [SQRT(H2O(Pa/760)(298/Ta))] - b \}$ Qa =  $1/m\{ [SQRT H2O(Ta/Pa)] - b \}$ 

ALS L	ALS Technichem (HK) Ptų Ltd ALS Laboratorų Group ANALYTICAL CHEMISTRY & TESTING SERVICES					
	SUB-CONTRACTING REP	PORT				
CONTACT	: MR BEN TAM	WORK ORDER	HK1703461			
CLIENT	ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING					
ADDRESS	RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH DATE RECEIVED DATE OF ISSUE	: 1 : 19-JAN-2017 : 23-JAN-2017			
PROJECT	1	NO. OF SAMPLES CLIENT ORDER	: 1			

#### General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories.

Signatories	
Richard Fung	K

General Manager

Position

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

> ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com WORK ORDER

: HK1703461

SUB-BATCH CLIENT PROJECT

: 1 : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING : ----



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1703461-001	S/N: 3Y6503	AIR	19-JAN-2017	S/N: 3Y6503

### **Equipment Verification Report (TSP)**

#### **Equipment Calibrated:**

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	3Y6503
Equipment Ref:	EQ112
Job Order	HK1703461

#### Standard Equipment:

Higher Volume Sampler
AUES office (calibration room)
HVS 018
25 November 2016


#### **Equipment Verification Results:**

Testing Date:

9 January 2017

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
3hr14min	09:10 ~ 12:24	20.6	1016.3	0.145	12647	65.3
1hr57min	12:30 ~ 14:27	20.6	1016.3	0.069	3476	29.7
1hr58min	14:35 ~ 16:33	20.6	1016.3	0.091	4876	41.0

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



#### Linear Regression of Y or X


Slope (K-factor):	0.0022
Correlation Coefficient	0.9997
Date of Issue	11 January 2017

#### Remarks:

1. Strong Correlation (R>0.8)


2. Factor 0.0022 should be apply for TSP monitoring

\*If R<0.5, repair or re-verification is required for the equipment





#### TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET



ALS L	<b>Technichem (HK) Pty</b>	Ltd	ALS
	SUB-CONTRACTING F	REPORT	
CONTACT	MR BEN TAM	WORK ORDER	HK1703460
CLIENT	ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING		
ADDRESS	RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH DATE RECEIVED DATE OF ISSUE	: 1 : 19-JAN-2017 : 23-JAN-2017
PROJECT	:	NO. OF SAMPLES CLIENT ORDER	<u>1</u>

#### **General Comments**

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories.

Signatories Richard Fung

General Manager

Position

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021www.alsglobal.com WORK ORDER :

CLIENT PROJECT : HK1703460

SUB-BATCH : 1

: 1 : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING : ----



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1703460-001	S/N: 366410	AIR	19-JAN-2017	S/N: 366410

### **Equipment Verification Report (TSP)**

#### **Equipment Calibrated:**

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	366410
Equipment Ref:	EQ110
Job Order	HK1703460

#### Standard Equipment:

Higher Volume Sampler
AUES office (calibration room)
HVS 018
25 November 2016


### **Equipment Verification Results:**

**Testing Date:** 

9 January 2017

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
3hr14min	09:10 ~ 12:24	20.6	1016.3	0.145	12401	64.0
1hr57min	12:30 ~ 14:27	20.6	1016.3	0.069	3266	27.9
1hr58min	14:35 ~ 16:33	20.6	1016.3	0.091	4878	41.1

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



0.16 0.14

#### Linear Regression of Y or X


Slope (K-factor):	0.0022
Correlation Coefficient	0.9984
Date of Issue	11 January 2017


#### Remarks:

1. Strong Correlation (R>0.8)


2. Factor 0.0022 should be apply for TSP monitoring

\*If R<0.5, repair or re-verification is required for the equipment





#### TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET



ALS L	<b>Technichem (HK) Pty L</b> aboratory Group	.td	(ALS)
	SUB-CONTRACTING RE	PORT	
CONTACT	: MR BEN TAM	WORK ORDER	HK1703455
CLIENT	ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING		
ADDRESS	RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH DATE RECEIVED DATE OF ISSUE	: 1 : 19-JAN-2017 : 23-JAN-2017
PROJECT	:	NO. OF SAMPLES CLIENT ORDER	1

#### General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories.

Signatori	es
Richard	Fung

General Manager

Position

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com WORK ORDER

: HK1703455

: 1

SUB-BATCH CLIENT PROJECT

ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1703455-001	S/N: 366409	AIR	19-JAN-2017	S/N: 366409

### **Equipment Verification Report (TSP)**

#### **Equipment Calibrated:**

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	366409
Equipment Ref:	EQ109
Job Order	HK1703455

#### Standard Equipment:

Higher Volume Sampler
AUES office (calibration room)
HVS 018
25 November 2016
-


#### **Equipment Verification Results:**

Testing Date:

9 January 2017

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
3hr14min	09:10 ~ 12:24	20.6	1016.3	0.145	12487	64.4
1hr57min	12:30 ~ 14:27	20.6	1016.3	0.069	3433	29.3
1hr58min	14:35 ~ 16:33	20.6	1016.3	0.091	4815	40.5

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)




0.16 0.14

0

#### Linear Regression of Y or X

Slope (K-factor):	0.0022		
Correlation Coefficient	0.9997		
Date of Issue	11 January 2017		



20

40

60

80

#### Remarks:


1. Strong Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

\*If R<0.5, repair or re-verification is required for the equipment



#### TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET



ALS L	<b>Technichem (HK) Pty L</b> <b>aboratory Group</b> CHEMISTRY & TESTING SERVICES	td	ALS
	SUB-CONTRACTING RE	PORT	
CONTACT	MR BEN TAM	WORK ORDER	HK1703464
CLIENT	ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING		
ADDRESS	RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH DATE RECEIVED DATE OF ISSUE	: 1 : 19-JAN-2017 : 23-JAN-2017
PROJECT	:	NO. OF SAMPLES CLIENT ORDER	1

#### General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories.

Signatories

**Richard Fung** 

General Manager

Position

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

> ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021www.alsglobal.com WORK ORDER : HK1703464 SUB-BATCH

CLIENT PROJECT

: 1



: ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING
:

ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1703464-001	S/N: 3Y6505	AIR	19-JAN-2017	S/N: 3Y6505

### **Equipment Verification Report (TSP)**

#### **Equipment Calibrated:**

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	3Y6505
Equipment Ref:	EQ114
Job Order	HK1703464

#### Standard Equipment:

Standard Equipment:	Higher Volume Sampler	
Location & Location ID:	AUES office (calibration room)	
Equipment Ref:	HVS 018	
Last Calibration Date:	25 November 2016	


#### **Equipment Verification Results:**

Testing Date:

9 January 2017


Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
3hr14min	09:10 ~ 12:24	20.6	1016.3	0.145	12588	65.0
1hr57min	12:30 ~ 14:27	20.6	1016.3	0.069	3339	28.5
1hr58min	14:35 ~ 16:33	20.6	1016.3	0.091	4774	40.2

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



#### Linear Regression of Y or X

Slope (K-factor):	0.0022	
Correlation Coefficient	0.9992	
Date of Issue	11 January 2017	



#### Remarks:

1. Strong Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

\*If R<0.5, repair or re-verification is required for the equipment



#### TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung Location ID : Calibration Room	Date of Calibration: 25-Nov-16 Next Calibration Date: 25-Feb-17					
CONDITIONS						
Sea Level Pressure (hPa)1016.4Temperature (°C)20.0	Corrected Pressure (mm Hg) 762.3 Temperature (K) 293					
CALIBRATION ORI	FICE					
Make->TISCHQstd Slope ->2.00411Model->5025AQstd Intercept ->-0.03059Calibration Date->14-Mar-16Expiry Date->14-Mar-17						
CALIBRATION						
Plate H20 (L)H2O (R) H20 Qstd I IC No. (in) (in) (in) (m3/min) (chart) corrected	LINEAR REGRESSION					
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$	Slope = 35.6871 Intercept = -6.1123 Corr. coeff. = 0.9967					
Calculations :         Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]         IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]         Qstd = standard flow rate         IC = corrected chart response         m = calibrator Qstd slope         b = calibrator Qstd intercept         Ta = actual temperature during calibration ( deg K )         Pstd = actual pressure during calibration ( mm Hg )         For subsequent calculation of sampler flow:         1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)         m = sampler slope         b = sampler intercept         I = chart response	FLOW RATE CHART					



# Certificate of Calibration 校正證書

Certificate No. : C163602 證書編號

ITEM TESTED / 送檢項目	(Job No. / 序引編號:IC16-0843)	Date of Receipt / 收件日期:23 June 2016		
Description / 儀器名稱 :	Sound Level Meter (EQ013)			
Manufacturer / 製造商 :	Rion			
Model No. / 型號 :	NL-52			
Serial No. / 編號 :	00921191			
Supplied By / 委託者 :	Action-United Environmental Services and Consulting			
	Unit A, 20/F., Gold King Industrial Buildin	g,		
	35-41 Tai Lin Pai Road, Kwai Chung, N.T.			
	N der DL			
TEST CONDITIONS / 測言	式條件			
Temperature / 溫度 : (2)	$3 \pm 2)^{\circ}C$ Re	ative Humidity / 相對濕度 : (55±20)%		

Temperature / 溫度  $(23 \pm 2)^{\circ}$ Line Voltage / 電壓 :

Relative Humidity / 怕對濕度 : (33

#### TEST SPECIFICATIONS / 測試規範

Calibration

DATE OF TEST / 測試日期 4 July 2016 :

#### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. (after adjustment) The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試	:H T Wong Technical Officer		
Certified By 核證	: K/C Lee Project Engineer	Date of Issue : 簽發日期	5 July 2016

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory



# Certificate of Calibration 校正證書

Certificate No. : C163602 證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to 1. warm up for over 10 minutes before the commencement of the test.
- Self-calibration using the internal standard (After Adjustment) was performed before the test 6.1.1.2 to 6.3.2. 2.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

<u>Equipment ID</u>	Description	<u>Certificate No.</u>
CL280	40 MHz Arbitrary Waveform Generator	C160077
CL281	Multifunction Acoustic Calibrator	PA160023

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

#### 6.1.1.1 Before Adjustment

		Applie	d Value	UUT	IEC 61672		
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 130	L <sub>A</sub>	A	Fast	94.00	1	* 95.6	$\pm 1.1$

Out of IEC 61672 Class 1 Spec.

#### 6.1.1.2 After Adjustment

	UUT Setting				d Value	UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 130	L <sub>A</sub>	А	Fast	94.00	1	94.0	$\pm 1.1$

#### 6.1.2 Linearity

	UU	T Setting		Applie	d Value	UUT
Range	Function	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
30 - 130	L <sub>A</sub>	А	Fast	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 61672 Class 1 Spec. :  $\pm$  0.6 dB per 10 dB step and  $\pm$  1.1 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory



Sun Creation Engineering Limited **Calibration and Testing Laboratory** 

# Certificate of Calibration 校正證書

Certificate No. : C163602 證書編號

#### 6.2 Time Weighting

	UUT Setting			Applied Value		UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 130	L <sub>A</sub>	А	Fast	94.00	1	94.0	Ref.
			Slow			94.0	± 0.3

#### 6.3 Frequency Weighting

#### 6.3.1 A-Weighting

	UUT	Setting		Appl	ied Value	UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 130	L <sub>A</sub>	А	Fast	94.00	63 Hz	67.7	$-26.2 \pm 1.5$
					125 Hz	77.8	$-16.1 \pm 1.5$
					250 Hz	85.3	$-8.6 \pm 1.4$
					500 Hz	90.7	$-3.2 \pm 1.4$
					1 kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.6$
					4 kHz	95.0	$+1.0 \pm 1.6$
					8 kHz	93.0	-1.1 (+2.1 ; -3.1)
					12.5 kHz	89.6	-4.3 (+3.0 ; -6.0)

#### 6.3.2 C-Weighting

		Setting		Appli	ed Value	UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 130	L <sub>C</sub>	С	Fast	94.00	63 Hz	93.1	$-0.8 \pm 1.5$
					125 Hz	93.8	$-0.2 \pm 1.5$
					250 Hz	94.0	$0.0 \pm 1.4$
					500 Hz	94.0	$0.0 \pm 1.4$
					1 kHz	94.0	Ref.
					2 kHz	93.8	$-0.2 \pm 1.6$
					4 kHz	93.2	$-0.8 \pm 1.6$
					8 kHz	91.1	-3.0 (+2.1;-3.1)
					12.5 kHz	87.6	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



## Certificate of Calibration 校正證書

Certificate No. : C163602 證書編號

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 10042

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value :		
	114 dB : 1 kHz	$\pm 0.10 \text{ dB} (\text{Ref. 94 dB})$

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



 $\gamma$ 

輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No. : C164145 證書編號

Description / 儀名 Manufacturer / 集		Sound Level Meter Rion				
Model No. / 型號		NL-52				
Serial No. / 編號	-	00464681				
Supplied By / 委	託者	: Action-United Environ Unit A, 20/F., Gold Kir 35-41 Tai Lin Pai Road	ng Industrial Building	-		
TEST CONDIT	TIONS / 洮					
Temperature / 溫 Line Voltage / 霍		(23 ± 2)°C	Rela	ative Humidity /	/相對濕度 :	(55 ± 20)
TEST SPECIFI	CATION	IS / 測試規範				
Calibration check	k					
		ゴ田 20 いい 2016				
DATE OF TES	T/測試出	日期 : 29 July 2016				
TEST RESULT	S / 測試約 y to the pa	店果 urticular unit-under-test only				
The results do no	TS / 測試約 y to the pa pt exceed	店果 nticular unit-under-test only manufacturer's specificatior				
TEST RESULT The results apply The results do no The results are d	TS / 測試約 y to the pa ot exceed letailed in	店果 articular unit-under-test only manufacturer's specificatior the subsequent page(s).	1.			
TEST RESULT The results apply The results do no The results are d The test equipme	TS / 測試約 y to the pa ot exceed etailed in ent used fo	店果 articular unit-under-test only manufacturer's specificatior the subsequent page(s). or calibration are traceable t	ı. to National Standards		tion Laboratory	
TEST RESULT The results apply The results do no The results are d The test equipme - The Governme - Agilent Techno	S / 測試線 y to the pa ot exceed etailed in ent used fe ent of The ologies / I	店果 urticular unit-under-test only manufacturer's specificatior the subsequent page(s). or calibration are traceable t Hong Kong Special Admin Keysight Technologies	ı. to National Standards		tion Laboratory	
TEST RESULT The results apply The results do no The results are d The test equipme - The Governme - Agilent Techno - Rohde & Schw	S / 測試約 y to the pa ot exceed etailed in ent used fo ent of The ologies / I varz Labo	店果 urticular unit-under-test only manufacturer's specificatior the subsequent page(s). or calibration are traceable t Hong Kong Special Admin Keysight Technologies ratory, Germany	ı. to National Standards		tion Laboratory	
TEST RESULT The results apply The results do no The results are d The test equipme - The Governme - Agilent Techno	S / 測試約 y to the pa ot exceed etailed in ent used fo ent of The ologies / I varz Labo	店果 urticular unit-under-test only manufacturer's specificatior the subsequent page(s). or calibration are traceable t Hong Kong Special Admin Keysight Technologies ratory, Germany	ı. to National Standards		tion Laboratory	
TEST RESULT The results apply The results do no The results are d The test equipme - The Governme - Agilent Techno - Rohde & Schw - Fluke Everett S	S / 測試約 y to the pa ot exceed etailed in ent used fo ent of The ologies / I varz Labo	店果 urticular unit-under-test only manufacturer's specificatior the subsequent page(s). or calibration are traceable t Hong Kong Special Admin Keysight Technologies ratory, Germany	ı. to National Standards		tion Laboratory	
TEST RESULT The results apply The results do no The results are d The test equipme - The Governme - Agilent Techno - Rohde & Schw - Fluke Everett S	S / 測試約 y to the pa ot exceed etailed in ent used fo ent of The ologies / I varz Labo	信果 urticular unit-under-test only manufacturer's specification the subsequent page(s). or calibration are traceable t Hong Kong Special Admin Keysight Technologies ratory, Germany enter, USA	ı. to National Standards		tion Laboratory	
TEST RESULT The results apply The results do no The results are d The test equipme - The Governme - Agilent Techno - Rohde & Schw - Fluke Everett S	S / 測試約 y to the pa ot exceed etailed in ent used fo ent of The ologies / I varz Labo	信果 urticular unit-under-test only manufacturer's specification the subsequent page(s). or calibration are traceable t Hong Kong Special Admin Keysight Technologies ratory, Germany enter, USA H T Wong	ı. to National Standards		tion Laboratory	
TEST RESULT The results apply The results do no The results are d The test equipme - The Governme - Agilent Techno - Rohde & Schw - Fluke Everett S	S / 測試約 y to the pa ot exceed etailed in ent used fo ent of The ologies / I varz Labo	信果 urticular unit-under-test only manufacturer's specification the subsequent page(s). or calibration are traceable t Hong Kong Special Admin Keysight Technologies ratory, Germany enter, USA	ı. to National Standards		tion Laboratory	
TEST RESULT The results apply The results do no The results are d The test equipme - The Governme - Agilent Techno - Rohde & Schw - Fluke Everett S	S / 測試約 y to the pa ot exceed etailed in ent used fo ent of The ologies / I varz Labo	信果 urticular unit-under-test only manufacturer's specification the subsequent page(s). or calibration are traceable t Hong Kong Special Admin Keysight Technologies ratory, Germany enter, USA H T Wong	ı. to National Standards	dard & Calibrat Issue :	tion Laboratory 29 July 2	2016



輝創工程有限公司

#### Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No. : C164145 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10-minutes before the commencement of the test.
- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C160077
CL281	Multifunction Acoustic Calibrator	PA160023

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

	UUT	Setting		Applie	d Value	UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 130	L <sub>A</sub>	А	Fast	94.00	1	94.0	$\pm 1.1$

#### 6.1.2 Linearity

	UUT Setting			Applie	d Value	UUT
Range	Function	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
30 - 130	L <sub>A</sub>	A	Fast	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 61672 Class 1 Spec. :  $\pm$  0.6 dB per 10 dB step and  $\pm$  1.1 dB for overall different.

#### 6.2 Time Weighting

	UUT Setting				Applied Value		IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Spec. (dB)
30 - 130	L <sub>A</sub>	A	Fast	94.00	1	94.0	Ref.
			Slow			94.0	± 0.3

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No. : C164145 證書編號

#### 6.3 Frequency Weighting

#### 6.3.1 A-Weighting

A-weighting							
	UUT	Setting		Applied Value		UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 130	L <sub>A</sub>	A	Fast	94.00	63 Hz	67.8	$-26.2 \pm 1.5$
					125 Hz	77.8	$-16.1 \pm 1.5$
					250 Hz	85.3	$-8.6 \pm 1.4$
					500 Hz	90.8	$-3.2 \pm 1.4$
					1 kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.6$
					4 kHz	95.0	$+1.0 \pm 1.6$
					8 kHz	93.0	-1.1 (+2.1 ; -3.1)
					12.5 kHz	89.6	-4.3 (+3.0 ; -6.0)

#### 6.3.2 C-Weighting

	UUT	Setting		Applied Value		UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 130	L <sub>C</sub>	С	Fast	94.00	63 Hz	93.1	$-0.8 \pm 1.5$
					125 Hz	93.8	$-0.2 \pm 1.5$
					250 Hz	94.0	$0.0 \pm 1.4$
					500 Hz	94.0	$0.0 \pm 1.4$
					1 kHz	94.0	Ref.
					2 kHz	93.8	$-0.2 \pm 1.6$
					4 kHz	93.2	$-0.8 \pm 1.6$
					8 kHz	91.1	-3.0 (+2.1 ; -3.1)
					12.5 kHz	87.6	-6.2 (+3.0;-6.0)

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 07619

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value :	94 dB :	63 Hz - 125 Hz	: ± 0.35 dB
		250 Hz - 500 Hz	: ± 0.30 dB
		1 kHz	: ± 0.20 dB
		2 kHz - 4 kHz	$\pm 0.35 \text{ dB}$
		8 kHz	$\pm 0.45 \text{ dB}$
		12.5 kHz	: ± 0.70 dB
	104 dB :	1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)
	114 dB :	: 1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No. : C164098 證書編號

ITEM TESTED / 送檢項	目	(Job No. / 序引編號:IC16-0843)	Date of Receipt / 收件日期: 15 July 2016			
Description / 儀器名稱	:	Sound Level Calibrator (EQ085)				
Manufacturer / 製造商	:	Rion				
Model No. / 型號	:	NC-73				
Serial No. / 編號	:	10655561				
Supplied By / 委託者	:	Action-United Environmental Services and C	Consulting			
		Unit A, 20/F., Gold King Industrial Building,				
		35-41 Tai Lin Pai Road, Kwai Chung, N.T.				
TEST CONDITIONS / 測試條件						

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (55 ± 20)%

#### TEST SPECIFICATIONS / 測試規範

Calibration

DATE OF TEST / 測試日期 : 27 July 2016

#### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification & user's specified acceptance criteria. (after adjustment) The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試	: H T Wong Technical Officer		
Certified By 核證	: KCLee Project Engineer	Date of Issue : 簽發日期	28 July 2016

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 – 校正及檢測實驗所 c/o 香港新昇屯門興安里一號青山灣機樓四樓 Tel電話: 2927 2606 Fax/博真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



# Certificate of Calibration 校正證書

Certificate No. : C164098 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID CL130 CL281 TST150A

<u>Description</u> Universal Counter Multifunction Acoustic Calibrator Measuring Amplifier <u>Certificate No.</u> C163709 PA160023 C161175

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

#### 5.1.1 Before Adjustment

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	* 93.4	± 0.5	± 0.2

\* Out of Mfr's Spec.

#### 5.1.2 After Adjustment

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	94.0	± 0.5	± 0.2

#### 5.2 Frequency Accuracy

#### 5.2.1 Before Adjustment

UUT Nominal Value	Measured Value	User's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	0.955	1 kHz ± 6 %	± 1

#### 5.2.2 After Adjustment

~	anter rajustinent			
	UUT Nominal Value	Measured Value	User's	Uncertainty of Measured Value
	(kHz)	(kHz)	Spec.	(Hz)
	1	0.954	1 kHz ± 6 %	± 1

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



# Certificate of Calibration 校正證書

Certificate No.: C164098 證書編號

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



# Certificate of Calibration 校正證書

Certificate No. : C172284 證書編號

ITEM TESTED / 送檢項目	(Job No. / 序引編號:IC17-0924)	Date of Receipt / 收件日期:	24 April 2017
Description / 儀器名稱 :	Acoustical Calibrator (EQ082)		
Manufacturer / 製造商 :	Brüel & Kjær		
Model No. / 型號 :	4231		
Serial No. / 編號 :	2713428		
Supplied By / 委託者 :	Action-United Environmental Services		
	Unit A, 20/F., Gold King Industrial Bu		
	35-41 Tai Lin Pai Road, Kwai Chung,	IN.1.	
Temperature / 溫度 : (2) Line Voltage / 電壓 :	3 ± 2)°C	Relative Humidity / 相對濕度 :	(55 ± 20)%
TEST SPECIFICATIONS	/ 測試規範		
Calibration check			
DATE OF TEST / 測試日其	月 : 28 April 2017		
TEST RESULTS / 測試結學	 콘		
The results apply to the parti	cular unit-under-test only		

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試

Κd

H T Wong Technical Officer

ee Project Engineer

Certified By 核證

Date of Issue 簽發日期

•

2 May 2017

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 – 校正及檢測實驗所 c/o 香港新界屯門興安里一號青山灣機樓四樓 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com Tel/電話: 2927 2606



Certificate of Calibration 校正證書

Certificate No. : C172284 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID	Description	Certificate No.
CL130	Universal Counter	C163709
CL281	Multifunction Acoustic Calibrator	PA160023
TST150A	Measuring Amplifier	C161175

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	94.0	$\pm 0.2$	± 0.2
114 dB, 1 kHz	114.1		

#### 5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value				
(kHz) (kHz)		Spec.	(Hz)				
1	1.000 0	$1 \text{ kHz} \pm 0.1 \%$	± 0.1				

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



# Appendix H

## IMPACT MONITORING SCHEDULE



### **Impact Monitoring Schedule for Reporting Month – May 2017**

		Dust Mo		
	Date	1-hour TSP	Noise Monitoring	
Mon	1-MAY-17			
TUE	2-MAY-17			
WED	3-MAY-17			
THU	4-MAY-17	$\checkmark$		√
Fri	5-MAY-17		√	
SAT	6-MAY-17			
SUN	7-MAY-17			
Mon	8-MAY-17			
TUE	9-MAY-17	$\checkmark$		$\checkmark$
WED	10-MAY-17			
THU	11-MAY-17		✓	
Fri	12-MAY-17			
SAT	13-MAY-17			
SUN	14-MAY-17			
Mon	15-MAY-17	$\checkmark$		$\checkmark$
TUE	16-MAY-17			
WED	17-MAY-17		$\checkmark$	
THU	18-MAY-17			
Fri	19-MAY-17			
SAT	20-MAY-17	$\checkmark$		
SUN	21-MAY-17			
Mon	22-MAY-17			
TUE	23-MAY-17		✓	
WED	24-MAY-17			
THU	25-MAY-17			
Fri	26-MAY-17	$\checkmark$		$\checkmark$
SAT	27-MAY-17			
SUN	28-MAY-17			
Mon	29-MAY-17		✓	
TUE	30-MAY-17			
WED	31-MAY-17			

√	Monitoring Day
	Sunday or Public Holiday

#### Monitoring Location

Air Quality	1-hour TSP	AM1 and AM2
	24-hour TSP	AM1 and AM2a
Construction N	oise	NM1 and NM2



### Impact Monitoring Schedule for next Reporting Period – June 2017

		Dust Mo		
	Date	1-hour TSP	24-hour TSP	Noise Monitoring
THU	1-JUN-17	$\checkmark$		$\checkmark$
Fri	2-JUN-17			
SAT	3-JUN-17		√	
SUN	4-JUN-17			
Mon	5-JUN-17			
TUE	6-JUN-17			
WED	7-JUN-17	$\checkmark$		$\checkmark$
THU	8-JUN-17			
Fri	9-JUN-17		√	
SAT	10-Jun-17			
SUN	11-JUN-17			
Mon	12-JUN-17			
TUE	13-JUN-17	$\checkmark$		$\checkmark$
WED	14-Jun-17			
THU	15-JUN-17		$\checkmark$	
Fri	16-Jun-17			
SAT	17-Jun-17			
SUN	18-JUN-17			
Mon	19-Jun-17	$\checkmark$		$\checkmark$
TUE	20-Jun-17			
WED	21-JUN-17		$\checkmark$	
THU	22-JUN-17			
Fri	23-JUN-17			
SAT	24-Jun-17	$\checkmark$		
SUN	25-JUN-17			
Mon	26-JUN-17			
TUE	27-JUN-17		$\checkmark$	
WED	28-JUN-17			
THU	29-JUN-17			
Fri	30-Jun-17	$\checkmark$		√

√	Monitoring Day
	Sunday or Public Holiday

#### Monitoring Location

Air Quality	1-hour TSP	AM1 and AM2
	24-hour TSP	AM1 and AM2a
Construction N	oise	NM1 and NM2



# Appendix I

### 24-HOUR TSP AND CONSTRUCTION NOISE MONITORING DATA



### 24-Hr TSP Monitoring Data for AM1

DATE	SAMPLE	ELAPSED TIME			CHART READING			AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER (§		DUST WEIGHT COLLECTED	24-Hr TSP	
	NUMBER	INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m <sup>3</sup> /min)	(std m <sup>3</sup> )	INITIAL	FINAL	(g)	(µg/m <sup>3</sup> )	
5-May-17	20955	15643.81	15667.81	1440.00	21	23	22.0	24.8	1010.7	0.45	647	2.7423	2.7922	0.0499	77	
11-May-17	21008	15667.81	15691.82	1440.60	22	24	23.0	25.8	1010.2	0.49	706	2.7621	2.8340	0.0719	102	
17-May-17	21031	15691.82	15715.82	1440.00	22	23	22.5	26.1	1009.4	0.47	674	2.7636	2.8045	0.0409	61	
23-May-17	20742	15715.82	15739.82	1440.00	21	23	22.0	26.2	1008.2	0.45	642	2.7768	2.8170	0.0402	63	
29-May-17	20954	15739.82	15763.82	1440.00	22	22	22.0	26.6	1009.9	0.45	642	2.7964	2.8690	0.0726	113	
24-Hr TSP M	lonitoring Da	nta for AM2	2a													
	SAMPLE	ELA	APSED TIN	ИE	CHART READING			AVG		STANDARD	AIR	FILTER	WEIGHT	DUST WEIGHT	24-Hr TSP	
DATE	NUMBER				01111		1	TEMP	PRESS	FLOW RATE	VOLUME	(g)		COLLECTED	$(\mu g/m^3)$	
	NOWIDER	INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m <sup>3</sup> /min)	(std m <sup>3</sup> )	INITIAL	FINAL	(g)	(µg/m)	
5-May-17	20956	12255.95	12279.95	1440.00	38	41	39.5	24.8	1010.7	1.20	1724	2.7618	2.8830	0.1212	70	
11-May-17	21007	12279.95	12303.95	1440.00	37	41	39.0	25.8	1010.2	1.18	1694	2.7704	2.9999	0.2295	136	
17-May-17	21030	12303.95	12327.96	1440.60	37	38	37.5	26.1	1009.4	1.12	1613	2.7711	2.8378	0.0667	41	
23-May-17	20938	12327.96	12351.96	1440.00	36	40	38.0	26.2	1008.2	1.14	1637	2.7974	2.8792	0.0818	50	
29-May-17	21023	12351.96	12375.96	1440.00	44	44	44.0	26.6	1009.9	1.36	1956	2.7771	2.8854	0.1083	55	

Noise Measu	oise Measurement Results (dB) of NM1																			
Date	Start Time	1 <sup>st</sup> Leq <sub>5min</sub>	L10	L90	2 <sup>nd</sup> Leq <sub>5min</sub>	L10	L90	3 <sup>nd</sup> Leq <sub>5min</sub>	L10	L90	4 <sup>th</sup> Leq <sub>5min</sub>	L10	L90	5 <sup>th</sup> Leq <sub>5min</sub>	L10	L90	6 <sup>th</sup> Leq <sub>5min</sub>	L10	L90	Leq30min
4-May-17	8:45	56.2	60.1	52.4	56.7	60.7	53.0	52.2	55.1	49.1	54.5	56.7	50.4	55.1	57.9	51.1	57.0	61.0	52.7	58
9-May-17	9:38	55.6	58.4	52.3	56.9	59.6	53.4	57.8	61.2	53.9	56.9	59.7	54.8	57.6	60.2	53.1	56.8	59.3	53.7	59
15-May-17	10:16	56.8	59.7	54.7	55.9	60.3	54.1	56.8	59.6	53.2	56.8	61.3	54.3	56.9	60.6	54.2	58.6	62.2	56.1	60
26-May-17	10:06	54.9	58.0	49.1	54.7	57.2	50.0	55.7	57.9	51.8	56.2	58.2	52.6	56.0	58.4	52.9	61.7	62.5	50.6	58
Noise Measu	irement	t Results	(dB) of	NM2																
Date	Start Time	1 <sup>st</sup> Leq <sub>5min</sub>	L10	L90	2 <sup>nd</sup> Leq <sub>5min</sub>	L10	L90	3 <sup>nd</sup> Leq <sub>5min</sub>	L10	L90	4 <sup>th</sup> Leq <sub>5min</sub>	L10	L90	5 <sup>th</sup> Leq <sub>5min</sub>	L10	L90	6 <sup>th</sup> Leq <sub>5min</sub>	L10	L90	Leq30min
4-May-17	10:47	54.7	58.1	48.3	54.0	57.5	49.3	53.9	56.8	49.7	57.1	59.7	49.6	54.7	58.0	49.7	55.5	59.1	49.9	55
9-May-17	13:29	49.3	56.9	45.1	48.2	54.2	46.8	47.3	51.6	45.3	47.8	49.9	45.2	46.6	50.3	45.8	47.1	51.6	46.6	48
15-May-17	13:41	50.6	55.9	48.2	50.1	55.2	48.3	48.6	52.3	46.2	47.3	50.8	45.1	46.3	51.9	45.8	46.2	49.7	44.2	49
26-May-17	13:41	53.6	57.6	48.5	51.9	52.9	48.2	50.1	51.8	47.9	50.1	52.0	46.9	51.4	54.0	47.3	49.1	50.7	46.7	51




Appendix J


## **GRAPHICAL PLOTS**

 $Z:\label{eq:linear} Z:\label{eq:linear} Z:\label{eq:linear} Source (Shek Wu Hui)\label{eq:linear} Source (Shek Wu Hui)\label{linear} Source (Shek Wu Hui)\label{eq:linear} Source (She$ 




### <u>Air Quality – 24-Hour TSP</u>









### <u>Air Quality – 1-Hour TSP</u>








### **Construction Noise**







# Appendix K

### METEOROLOGICAL DATA DURING THE REPORTING MONTH (TA KWU LING STATION)



				r	Ta Kwu	Ling Statior	l
Date		Weather	Total Rainfall (mm)	Mean Air Temp. (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction
1-May-17	Mon	Moderate easterly winds.	0	24.8	8.3	77	E/NE
2-May-17	Tue	Moderate easterly winds.	0	26.6	6.9	80.7	E
3-May-17	Wed	Sunny intervals in the afternoon	Trace	28.4	8	74	E/SE
4-May-17	Thu	Mainly cloudy with a few showers.	42.5	24.4	7	88.2	E/NE
5-May-17	Fri	Moderate easterly winds.	0	25.9	4.5	78.2	S/SE
6-May-17	Sat	Moderate easterly winds.	Trace	28	6.3	76.2	E
7-May-17	Sun	Sunny intervals in the afternoon	1.8	26.6	11.5	73.7	Е
8-May-17	Mon	Mainly cloudy with a few showers.	9.2	25.5	10.2	76.7	Е
9-May-17	Tue	Mainly cloudy with haze.	10.8	26	4.6	80	N/NW
10-May-17	Wed	Mainly cloudy with haze.	0	26.9	3.6	79.5	N/NW
11-May-17	Thu	Mainly cloudy with haze.	0	28.2	6.5	75.5	E/NE
12-May-17	Fri	Sunny intervals in the afternoon	Trace	28	5.6	73.5	SW
13-May-17	Sat	Mainly cloudy with a few showers.	4.7	24.5	5.3	71.3	E/NE
14-May-17	Sun	Mainly cloudy with haze.	Trace	26.3	6	74.2	E/NE
15-May-17	Mon	Mainly cloudy with haze.	38.5	24.9	5.6	92.5	Е
16-May-17	Tue	Cloudy with a few showers. Moderate to fresh easterly winds.	3	24.8	7.5	81.5	N/NW
17-May-17	Wed	Moderate to fresh easterly winds.	0	24.9	5.3	73.7	E/NE
18-May-17	Thu	Cloudy with a few showers. Moderate to fresh easterly winds.	0.1	25.4	7.4	73	E/NE
19-May-17	Fri	Mainly cloudy with a few showers.	0.7	24.6	4.9	78.5	E/NE
20-May-17	Sat	Mainly cloudy with haze.	0.3	23.6	5.8	79	Е
21-May-17	Sun	Cloudy with a few showers. Moderate to fresh easterly winds.	4.4	24.5	9.3	81.2	Е
22-May-17	Mon	Cloudy with a few showers. Moderate to fresh easterly winds.	5.6	25.5	54.9	89	Е
23-May-17	Tue	Mainly cloudy tonight. Moderate northeasterly winds.	4.1	27.4	8.4	85	E/NE
24-May-17	Wed	Mainly cloudy tonight. Moderate northeasterly winds.	273.6	24.8	5.5	94.2	Е
25-May-17	Thu	Sunny intervals in the afternoon.	0	25.9	9	71.5	N/NW
26-May-17	Fri	Mainly cloudy with a few showers.	0	23.8	6.5	79.2	E/NE
27-May-17	Sat	Mainly cloudy with haze.	Trace	25.8	7	80.3	E/NE
28-May-17	Sun	Cloudy with a few showers. Moderate to fresh easterly winds.	0	27.2	6.1	71.2	E/NE
29-May-17	Mon	Cloudy with a few showers. Moderate to fresh easterly winds.	0	28.3	9	59.5	E/NE
30-May-17	Tue	Mainly cloudy. Moderate northeasterly winds.	Trace	27.7	7.4	74.5	E/NE
31-May-17	Wed	Moderate to fresh southwesterly winds	0	28.2	6	74.2	W/SW



## MONTHLY SUMMARY WASTE FLOW TABLE

 $Z:\label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Label{eq:label} Z:\label{eq:label} Label{eq:label} Z:\label{eq:label} Label{eq:label} Z:\label{eq:label} Label{eq:label} Z:\label{eq:label} Label{eq:label} Z:\label{eq:label} Label{eq:label} Label{eq:label} Label{eq:label} Z:\label{eq:label} Label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Label{eq:label} Label{eq:label}$ 

### Monthly Summary Waste Flow Table

Department:	Drainage Services Departme	nt Contract No.:	DC/2013/09	_	
Contract Title:	Advance Works for Shek W	u Hui Sewage Treatment Works - F	Further Expansion Phase 1A	and Sewerage Works at Pir	ng Che Road
Commencement Date:	21-Jul-15	Estimated completion Date:	19-Aug-16	Estimated Contract Sum:	1.56M

		Actual Quanti	ities of Inert C&D M	Materials Generated	Monthly			Actual Quantities	of C&D Wastes	Generated Monthly	ý
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan 15	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA
Feb 15	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA
Mar 15	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA
Apr 15	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA
May 15	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA
June 15	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA
Sub-total	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
July 15	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Aug 15	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Sep 15	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.011
Oct 15	0.035	0.028	0.000	0.000	0.007	0.000	43.790	0.000	0.000	0.000	0.014
Nov 15	1.119	0.263	0.001	0.000	0.855	0.273	44.170	0.000	0.000	0.000	0.000
Dec 15	1.300	0.744	0.001	0.000	0.555	6.123	25.550	0.000	0.000	0.000	0.026
Total	2.454	1.035	0.002	0.000	1.417	6.396	113.510	0.000	0.000	0.000	0.051

Notes: (1) The waste flow table should cover the whole construction period of the Contract.

(2) The original estimates of the C&D materials should be the estimates at contract commencement and should not be altered during construction.

(3) Inert C&D materials that are specified in the Contract to be imported for use at the Site shall be separately indicated.

(4) The yearly estimates of the C&D materials should be updated as appropriate taking into account the latest works programme etc.

(5) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(6) Broken concrete for recycling into aggregates.

### Monthly Summary Waste Flow Table

Department:	Drainage Services Departmen	t Contract No.:	DC/2013/09		
Contract Title:	Advance Works for Shek Wu	Hui Sewage Treatment Works - F	urther Expansion Phase 1.	A and Sewerage Works at Pin	g Che Road
Commencement Date:	21-Jul-2015	Estimated completion Date:	19-Aug-2017	Estimated Contract Sum:	1.56M

		Actual Quanti	ities of Inert C&D N	Aaterials Generated	Monthly			Actual Quantities	of C&D Wastes	Generated Monthly	ý
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan-16	0.335	0.111	0.060	0.000	0.164	0.000	0.000	0.000	0.000	0.000	0.000
Feb-16	2.377	0.089	0.050	2.228	0.010	0.000	0.000	0.000	0.000	0.000	0.008
Mar-16	0.141	0.015	0.050	0.000	0.076	0.000	0.000	0.000	0.000	0.000	0.007
Apr-16	0.160	0.010	0.050	0.000	0.100	0.000	0.000	0.000	0.000	0.000	0.023
May-16	0.334	0.000	0.010	0.000	0.324	0.000	0.000	0.000	0.000	0.000	0.026
Jun-16	2.517	0.024	0.300	0.000	2.193	0.000	0.000	0.000	0.000	0.000	0.013
Sub-total	5.863	0.249	0.520	2.228	2.866	0.000	0.000	0.000	0.000	0.000	0.076
Jul-16	3.284	0.000	0.150	0.000	3.134	0.000	0.000	0.000	0.000	0.000	0.002
Aug-16	0.396	0.005	0.100	0.000	0.291	0.000	4.720	0.000	0.000	0.000	0.012
Sep-16	0.529	0.000	0.100	0.000	0.429	0.000	0.000	0.000	0.000	0.000	0.008
Oct-16	1.151	0.000	0.300	0.000	0.851	0.000	0.000	0.000	0.000	0.000	0.013
Nov-16	0.266	0.000	0.100	0.000	0.166	0.000	14.700	0.000	0.000	0.000	0.028
Dec-16	0.520	0.022	0.100	0.000	0.398	0.000	0.000	0.000	0.000	0.000	0.019
Total	12.008	0.275	1.370	2.228	8.135	0.000	19.420	0.000	0.000	0.000	0.158

Notes: (1) The waste flow table should cover the whole construction period of the Contract.

(2) The original estimates of the C&D materials should be the estimates at contract commencement and should not be altered during construction.

(3) Inert C&D materials that are specified in the Contract to be imported for use at the Site shall be separately indicated.

(4) The yearly estimates of the C&D materials should be updated as appropriate taking into account the latest works programme etc.

(5) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

### Monthly Summary Waste Flow Table

Department:	Drainage Services Department	Contract No.:	DC/2013/09		
Contract Title:	Advance Works for Shek Wu	Hui Sewage Treatment Works - Fu	rther Expansion Phase 1/	A and Sewerage Works at Pin	g Che Road
Commencement Date:	21-Jul-2015	Estimated completion Date:	19-Aug-2017	Estimated Contract Sum:	1.56M

		Actual Quantit	ties of Inert C&D M	Iaterials Generated	Monthly			Actual Quantities	of C&D Wastes	Generated Monthl	y
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan	0.304	0.089	0.100	0.000	0.115	0.000	0.000	0.000	0.000	0.000	0.023
Feb	0.660	0.000	0.400	0.000	0.260	0.000	1.830	0.000	0.000	0.000	0.051
Mar	0.325	0.076	0.200	0.000	0.050	0.000	1.190	0.015	0.000	0.000	0.029
Apr	1.100	0.000	0.200	0.000	0.900	0.000	0.620	0.000	0.000	0.000	0.029
May	0.725	0.000	0.200	0.000	0.525	0.000	0.000	0.000	0.000	0.000	0.019
June	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Sub-total	3.115	0.165	1.100	0.000	1.850	0.000	3.640	0.015	0.000	0.000	0.151
July	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Aug	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Sep	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Oct	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Nov	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Dec	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Total	3.115	0.165	1.100	0.000	1.850	0.000	3.640	0.015	0.000	0.000	0.151

Notes: (1) The waste flow table should cover the whole construction period of the Contract.

(2) The original estimates of the C&D materials should be the estimates at contract commencement and should not be altered during construction.

(3) Inert C&D materials that are specified in the Contract to be imported for use at the Site shall be separately indicated.

(4) The yearly estimates of the C&D materials should be updated as appropriate taking into account the latest works programme etc.

(5) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.



# Appendix M

### IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)

1		1				
EM&A Ref.	<b>Recommended Mitigation Measures</b>	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Air Qualit	y Impact					
\$2.4.1.3	<ul> <li>Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices:</li> <li>Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li> <li>Any dusty material remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;</li> <li>A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones;</li> <li>The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</li> <li>Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities on hardcores;</li> <li>When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period.</li> <li>The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;</li> <li>Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;</li> <li>Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the</li></ul>	To minimize the dust impact	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Air Pollution Control Ordinance (APCO) and Air Pollution Control (Construction Dust) Regulation



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Air Qualit	y Impact					
	<ul> <li>Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>Any skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>Every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;</li> <li>Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;</li> <li>Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and</li> <li>Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabilizer within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.</li> </ul>					

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Noise Imp	act					
S3.4.1.1	Use of movable barrier, enclosure, acoustic mat and quiet plant. Use of wooden frames barrier with a small-cantilevered upper portion of superficial density not less than 14kg/m <sup>2</sup> on a skid footing with 25mm thick internal sound absorptive lining.	To minimize construction noise impact arising from the Project at the affected noise sensitive receivers (NSRs)	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, Noise Control Ordinance (NCO)
\$3.4.1.2	<ul> <li>Good Site Practice:</li> <li>Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.</li> <li>Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.</li> <li>Mobile plant, if any, should be sited as far away from NSRs as possible.</li> <li>Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.</li> <li>Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.</li> <li>Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.</li> </ul>	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction period of Advance Works and Main Works of Phase 1A	EIAO-TM, NCO

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Ecologica	l Impact					
\$4.2.1.1	Solid dull green noise/visual barriers of at least 2m high shall be erected and maintained between active works area and all areas of ecological importance.	Minimize noise and human disturbances during construction phase.	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM
\$4.2.1.2	Avoid unnecessary lighting.	Minimize mortality impacts on birds.	Design / Contractor/ Plant Operator	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM
S4.2.1.3	Good construction site practice to minimise dust generation should be followed on all construction sites. Measures to avoid, minimise and mitigate impacts on air quality are detailed in this schedule	Minimize dust generation from construction sites.	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM
S4.2.1.4	<ul> <li>The following measures to avoid, minimise and mitigate impact on water quality during construction phase shall be implemented</li> <li>Temporary sewerage and drainage to be designed and installed to collect wastewater and prevent it from entering water bodies;</li> <li>Proper locations well away from nearby water bodies should be used for temporary storage of materials (i.e. equipment, filling materials, chemicals and fuel) and temporary stockpiles of construction debris and spoil, and these should be identified before commencement of works;</li> <li>To prevent muddy water entering nearby water bodies, work sites close to nearby water bodies should be isolated, using such items as sandbags or silt curtains with lead edge at bottom and properly supported props. Other protective measures should also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the work sites;</li> <li>Construction debris and spoil should be covered and/or properly disposed of as soon as possible to avoid these being washed into nearby water bodies;</li> <li>Proper locations for discharge outlets of temporary wastewater treatment facilities well away from sensitive receivers should be identified;</li> </ul>	Avoid, minimise and mitigate impact on water quality	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Ecological	l Impact					
	<ul> <li>Adequate lateral support should be erected where necessary in order to prevent soil/mud from slipping into water bodies;</li> <li>Site boundaries should be clearly marked and any works beyond the boundary strictly prohibited;</li> <li>Regular water monitoring and site audit should be carried out at adequate points along any watercourses where construction works are underway upstream within their catchments and also on the Ng Tung, Sheung Yue and Shek Sheung Rivers. If the monitoring and audit results show that pollution occurs, adequate measures including temporarily cessation of works should be considered;</li> <li>Excavation profiles should be properly designed and executed with attention to the relevant requirements for environment, health and safety;</li> <li>Where soil to be excavated is situated beneath the groundwater table, it may be necessary to lower the groundwater table by installing well points or similar means;</li> <li>Stockpiling sites should be properly covered by impermeable sheeting and bunded. Stockpiles should be properly covered by impermeable sheeting to reduce dust emission during dry season or contaminated runoff and construction materials should be properly covered and located away from nearby water bodies; and</li> <li>Supply of suitable clean backfill material after excavation, if required.</li> <li>Vehicles containing any excavated materials should be suitably covered to limit potential dust emissions or contaminated run-off, and truck bodies and tailgates should be sealed to prevent discharge during transport or during wet season;</li> <li>Speed control for the trucks carrying contaminated materials should be enforced;</li> <li>Vehicle wheel washing facilities at construction sites' exit points should be established and used, where necessary; and</li> <li>Other measures as detailed in this schedule.</li> </ul>					

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Water Qu	ality Impact					
S5.2.2.1	Construction Site Runoff Practices and measures provided in the Practice Note for Professional Persons on Construction Site Drainage, (PROPECC PN1/94) should be followed where applicable.	Control construction runoff	Contractors	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, WPCO, EIAO
\$5.2.2.2 55.2.2.3	<ul> <li>Sewage from Workforce</li> <li>Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.</li> <li>Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures</li> </ul>	Handling of site sewage	Contractors	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, WPCO, EIAO

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Waste Mai		1	1	T		
\$6.2.2.1	<ul> <li>Good Site Practices and Waste Reduction Measures:</li> <li>Nomination of an approved person, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site;</li> <li>Training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling;</li> <li>Provision of sufficient waste disposal points and regular collection for disposal;</li> <li>Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;</li> <li>Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;</li> <li>An Environmental Management Plan (EMP) should be prepared by the contractor and submitted to the Engineer for approval.</li> </ul>	Minimize waste generation during construction	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal Ordinance (WDO)
\$6.2.3.1	<ul> <li>Waste Reduction Measures:</li> <li>Segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> <li>Proper storage and site practices to minimize the potential for damage and contamination of construction materials;</li> <li>Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste;</li> <li>Sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and</li> <li>Provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling.</li> </ul>	Reduce waste generation	Contractor	Work Sites	Prior to the commencement of construction of Advance Works and Main Works of Phase 1A	WDO
\$6.2.4.1 - \$6.2.4.2	<ul> <li>Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include:</li> <li>Waste, such as soil, should be handled and stored well to ensure secure</li> </ul>	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	WDO

#### DSD Contract No: DC/2013/09 Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road 20<sup>th</sup> Monthly Environmental Monitoring and Audit (EM&A) Report for May 2017

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Waste Ma						
	<ul> <li>containment, thus minimizing the potential of pollution;</li> <li>Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and</li> <li>Different locations should be designated to stockpile each material to enhance reuse.</li> <li>Remove waste in timely manner;</li> <li>Employ the trucks with cover or enclosed containers for waste transportation;</li> <li>Obtain relevant waste disposal permits from the appropriate authorities; and</li> <li>Disposal of waste should be done at licensed waste disposal facilities.</li> </ul>					
86.2.5.2	<ul> <li>Disposal of waste should be done at incensed waste disposal facilities.</li> <li>C&amp;D Materials from Site Formation</li> <li>Maintain temporary stockpiles and reuse excavated fill material for backfilling;</li> <li>Carry out on-site sorting;</li> <li>Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;</li> <li>Adopt "selective demolition" technique to demolish the existing structure and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; and</li> <li>Implement a trip-ticket system for each works contract to ensure that the disposal of C&amp;D materials are properly documented and verified.</li> </ul>	Minimize waste impacts from excavated and C&D materials	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005
\$6.2.5.3	<ul> <li>C&amp;D Material from Buildings Demolition and New Building Construction</li> <li>The Contractor should recycle as much as possible of the C&amp;DM on-site. Public fill and C&amp;DM waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. For example, concrete and masonry can be crushed and used as fill, and steel reinforcing bar can be used by scrap steel mills. Different areas of the work sites should be designated for such segregation and storage.</li> <li>The use of wooden hoardings shall not be allowed. An alternative material, such as metal, aluminium or alloy etc, could be used.</li> <li>Government has developed a charging policy for the disposal of waste to landfill at present. It will provide additional incentive to reduce the volume of generated waste and ensure proper segregation to allow</li> </ul>	Minimize waste impacts from building demolition and new building construction	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005

#### DSD Contract No: DC/2013/09 Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road 20<sup>th</sup> Monthly Environmental Monitoring and Audit (EM&A) Report for May 2017



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Waste Ma			-	-		
	<ul> <li>reuse of the inert material on site when implemented.</li> <li>In order to minimize the impacts of the demolition works, the generated wastes must be cleared as quickly as possible after demolition. Therefore, the demolition and clearance works should be undertaken simultaneously. To facilitate proper segregation of inert and non-inert C&amp;D material arising from demolition works, selective demolition method should be adopted.</li> </ul>					
\$6.2.5.4	<ul> <li>Chemical Waste</li> <li>If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers.</li> <li>Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation</li> </ul>	Control the chemical waste and ensure proper storage, handling and disposal	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal (Chemical Waste General) Regulation, Code of Practice on the Packaging, Labelling and Storage of Chemical Waste
\$6.2.5.5	<ul> <li>General Refuse</li> <li>General refuse should be stored in enclosed bins separately from construction and chemical wastes.</li> <li>Recycling bins should also be placed to encourage recycling.</li> <li>Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean.</li> <li>A reputable waste collector should be employed to remove general refuse on a daily basis.</li> </ul>	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal (Chemical Waste General) Regulation, Code of Practice on the Packaging, Labelling and Storage of Chemical Waste

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Landscap	e and Visual		-	-	-	
\$7.3.1.1	<ul> <li>Good Site Practices</li> <li>For areas unavoidably disturbed by the Project on a short term basis e.g. works areas, the general principle to try and restore these to their former state to suit future land use, should be adhered to.</li> <li>With regard to topsoil, where identified, it should be stripped, treated appropriately, and where suitable and practical stored for re-use in the construction of the soft landscape works such as roadside amenity strips, and open space sites.</li> </ul>	Minimize the impact to the landscape and visual	Contractor	Work Sites	Prior to construction and construction phase	
\$7.3.2.1	<ul> <li>MM4 - Tree Protection &amp; Preservation</li> <li>Existing trees to be retained within the Project Site should be carefully protected during construction. In particular Old and Valuable Trees (OVTs) will be preserved according to ETWB TC (Works) No. 29/2004. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in Contractor's works areas. A detailed tree survey will be carried out for the Tree Removal Application (TRA) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which trees should be retained, transplanted or felled and will include details of tree protection measures for those trees to be retained.</li> </ul>	Protect and Preserve Trees	Designer / Contractor	Work Sites	Prior to construction and construction phase	ETWB TCW No. 10/2013, 29/2004 and 3/2006
\$7.3.2.1	<ul> <li>MM5 - Tree Transplantation</li> <li>Trees unavoidably affected by the Project works should be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery as far as possible. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, where applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme. A detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBTC 2/2004 and 3/2006 and final</li> </ul>	Transplant Trees where suitable for transplantation	Designer / Contractor	Work Sites where possible. Otherwise consider offsite locations	Prior to construction, construction phase and operation phase	WB TCW No. 10/2013, 3/2006 and 2/2004



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Landscap	e and Visual					
	locations of transplanted trees should be agreed prior to commencement of the work.					
\$7.3.2.1	<ul> <li>MM17 - Light Control</li> <li>Construction day and night time lighting should be controlled to minimize glare impact to adjacent VSRs during the Construction phase. Street and night time lighting shall also be controlled to minimize glare impact to adjacent VSRs during the operation phase.</li> </ul>	To minimize glare impact to adjacent VSRs.	Designer / Contractor	Work Sites and/or the Plant	Construction phase and operation phase	