

Contract No. EP/SP/66/12 Integrated Waste Management Facilities, Phase 1 Monthly EM&A Report No.47



吉寶西格斯-振華聯營公司 KEPPEL SEGHERS - ZHEN HUA JOINT VENTURE

Monthly EM&A Report No.47 (Period from 1 May to 31 May 2022)

(Clause 3.3, Further Environmental Permit FEP-01/429/2012/A)

KSZHJV	1	312	1	Monthly EM&A	1	0047	1	A
Issuer		Project Code		Type of Document		Sequential No.		Revision Index

Document No.

	Prepared by:	Certified by:	Verified by:
Name	Joe Ho	F.C. Tsang	Mandy To
Position	Environmental Team	Environmental Team Leader	Independent Environmental Checker
Signature	A.	Aug to be of	Mandejz.
Date:	13 June 2022	13 June 2022	13 June 2022

© This document contains confidential and proprietary information belonging to Keppel Seghers - Zhen Hua Joint Venture and/or its affiliates. The contents of this document shall not be used for any other purpose than that for which they were provided. Any disclosure, copying, distribution or the taking of any action in reliance on the contents of this document is strictly prohibited. This document confers upon the recipient no right or license of whatsoever nature based on the information as described herein. If you have received this document in error, please immediately arrange for the return to Keppel Seghers - Zhen Hua Joint Venture or destruction of this document.

Revision History

Rev.	DESCRIPTION OF MODIFICATION	DATE
A	First Submission	14 June 2022

CONTENTS

1.	Basic Project Information	7
2.	Marine Water Quality Monitoring	. 17
3.	Noise Monitoring	. 28
4.	Waste	. 35
5.	Coral	. 37
6.	Marine Mammal	. 43
7.	White-Bellied Sea Eagle	. 59
	Summary of Monitoring Exceedance, Complaints, Notification of nmons and Prosecutions	. 63
9.	EM&A Site Inspection	. 67
10.	Future Key Issues	. 70
11.	Conclusion and Recommendations	. 71

Appendix A	Master Programme
Appendix B	Summary of Implementation Status of Environmental Mitigation
Appendix C	Impact Monitoring Schedule of the Reporting Month
Appendix D	Water Quality Monitoring Data
Appendix E	HOKLAS Laboratory Certificate
Appendix F	Water Quality Equipment Calibration Certificate
Appendix G	Event/ Action Plan for Water Quality Exceedance
Appendix H	Noise Monitoring Equipment Calibration Certificate
Appendix I	Event/Action Plan for Noise Exceedance
Appendix J	Noise Monitoring Data
Appendix K	Waste Flow Table
Appendix L	Event/Action Plan for Coral Monitoring
Appendix M	Event/Action Plan for White-bellied Sea Eagle Monitoring
Appendix N	Exceedance Report
Appendix O	Complaint Log
Appendix P	Impact Monitoring Schedule of Next Reporting Month

EXECUTIVE SUMMARY

Introduction

- A1. The Project, Integrated Waste Management Facility (IWMF), is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO) and is currently governed by a Further Environmental Permit (FEP No. FEP-01/429/2012/A) for the construction and operation of the Project.
- A2. In accordance with the Updated Environmental Monitoring and Audit (EM&A) Manual for the Project, EM&A works for marine water quality, noise, waste management and ecology should be carried out by Environmental Team (ET), Acuity Sustainability Consulting Limited (ASCL), during the construction phase of the Project.
- A3. This is the 47th Monthly EM&A Report, prepared by ASCL, for the Project summarizing the monitoring results and audit findings of the EM&A programme at and around Shek Kwu Chau (SKC) during the reporting period from 1 May to 31 May 2022.

Summary of Main Works Undertaken & Key Mitigation Measures Implemented

- A4. Key activities carried out in this reporting period for the Project included the following:
 - Reclamation Area:
 - Reclamation works
 - Installation of Instrumentation
 - Site Investigation works for foundation
 - Foundation works (including Driven H Pile, Socketed H Pile and Bored Pile)
 - Pile cap construction
 - Seawall Portion:
 - Installation of caisson
 - Installation of Chinese Pod
 - Caisson extension works, from +3mPD to +6mPD, at Seawall A and B
 - Construction of wave wall along the vertical seawall
- A5. The major environmental impacts brought by the above construction activities include:
 - Deterioration of water quality of nearby water body by reclamation
- A6. The key environmental mitigation measures implemented for the Project in this reporting period associated with the construction activities include:
 - Reduction of noise from equipment and machinery on-site;
 - Sorting, recycling, storage and disposal of general refuse and construction waste;
 - Management of chemicals and avoidance of oil spillage on-site;

- Regulation on rate and means for filling works as stipulated in Table 1 of FEP or the approved Supporting Document for Reviewing Dredging Rate and Filling Rate, whichever is applicable;
- Confirmation of the absence of silt content in the rock filling material and the filling work is properly conducted;
- Dust suppression measures for exposed earth surface and stockpile of dusty material; and
- Site runoff control measure during rainstorm.

Summary of Exceedance & Investigation & Follow-up

- A7. The EM&A works for water quality, construction waste, marine mammal and White-Bellied Sea Eagle (WBSE) were conducted during the reporting period in accordance with the Updated EM&A Manual.
- A8. No exceedance of the Action or Limit Levels in relation to noise, construction waste and WBSE monitoring was recorded in the reporting month.
- A9. During the reporting period, one (1) of the general water quality monitoring results of suspended solids (SS) obtained had exceeded Action Level. Four (4) of general water quality monitoring results of SS obtained during the reporting period had exceeded the Limit Level. Investigations were carried out for each exceedance during the reporting period. No project-related Action Level & Limit Level exceedance was recorded from 1 May 2022 to 31 May 2022.
- A10. Weekly site inspections of the construction work by ET were carried out on 3, 10, 17, 24 and 31 May 2022 to audit the mitigation measures implementation status. Monthly joint site inspection was carried out on 17 May 2022 by ET and IEC. Observations were recorded in the site inspection checklists and provided to the contractors together with the appropriate follow-up actions where necessary.

Complaint Handling and Prosecution

- A11. No project-related environmental complaint was received during the reporting period.
- A12. Neither notifications of summons nor prosecution was received for the Project.

Reporting Change

A13. There was no change to be reported that may affect the on-going EM&A programme.

Summary of Upcoming Key Issues and Key Mitigation Measures

- A14. Key activities anticipated in the next reporting period for the Project will include the following:
 - Reclamation Area:
 - Reclamation works

- Installation of Instrumentation
- Site Investigation works for foundation
- Foundation works (including Driven H Pile, Socketed H Pile and Bored Pile)
- Pile cap construction
- Seawall Portion:
 - Installation of Chinese Pod
 - Caisson extension works, from +3mPD to +6mPD, at Seawall A and B
 - Construction of wave wall along the vertical seawall
- A15. The major environmental impacts brought by the above construction activities will include:
 - Deterioration of water quality of nearby water body by reclamation.
- A16. The key environmental mitigation measures for the Project in the coming reporting period associated with the construction activities will include:
 - Reduction of noise from equipment and machinery on-site;
 - Sorting, recycling, storage and disposal of general refuse and construction waste;
 - Management of chemicals and avoidance of oil spillage on-site, especially under heavy rains and adverse weather;
 - Confirmation of the absence of silt content in the rock filling material and the filling work is properly conducted;
 - Dust control of exposed soil surface and stockpile of dusty material at reclaimed area;
 - Dust suppression measures for exposed earth surface and stockpile of dusty material;
 - Site runoff control measure during rainstorm; and
 - Dust and noise control of foundation works.

1. BASIC PROJECT INFORMATION

1.1 Background

- 1.1.1 The Government of Hong Kong SAR will develop the Integrated Waste Management Facilities (IWMF) Phase 1 (hereafter "the Project") with incineration to achieve substantial bulk reduction of unavoidable municipal solid waste (MSW) and to recover energy from the incineration process. The IWMF will be on an artificial island to be formed by reclamation at the south-western coast of Shek Kwu Chau. Keppel Seghers Zhen Hua Joint Venture (KSZHJV) was awarded the contract under Contract No. EP/SP/66/12 Integrated Waste Management Facilities Phase 1 to construct and operate the Project.
- 1.1.2 An environmental impact assessment (EIA) study for the Project has been conducted and the EIA Report was approved under the Environmental Impact Assessment Ordinance on 17 January 2012. An Environmental Permit (EP) (EP No.: EP-429/2012) was granted to EPD on 19 January 2012 for the construction and operation of the Project. Subsequently, the EP was amended (EP No.: EP-429/2012/A) and a further EP (FEP) (EP No.: FEP-01/429/2012/A) was granted to the Keppel Seghers – Zhen Hua Joint Venture (KSZHJV) on 27 December 2017.
- 1.1.3 A further EP (FEP) (EP No.: FEP-02/429/2012/A) on Submarine Cable for the Development of the Project was granted to CLP Power Hong Kong Limited (CLP) on 17 Jan 2020.
- 1.1.4 The key design and construction elements of the Project include the Design and the Works including but not limited to the design, engineering procurement, construction, testing and commissioning of the Facility including:
 - Ground Treatment works;
 - Seawall and Breakwater construction;
 - Non-dredged Reclamation;
 - Other Marine works and Harbour and Port Facilities;
 - Site formation;
 - Municipal Solid Waste (MSW) Treatment Processes;
 - Energy Recovery for Power Generation and Surplus Electricity export;
 - Wastewater treatment process;
 - Desalination and water treatment process;
 - Civil works;
 - Building and Structural works;
 - Electrical and Mechanical works;
 - Building Services;
 - Architectural and Landscaping works; and
 - All other design and works required for the operation and maintenance of the Facility according to the Contract requirements.

1.1.5 The location of the IWMF near Shek Kwu Chau (SKC) and general layout of IWMF are shown in **Figure 1.1** and **Figure 1.2** respectively.

Contract No. EP/SP/66/12 Integrated Waste Management Facilities, Phase 1 Monthly EM&A Report No.47

Keppel Seghers – Zhen Hua Joint Venture




Figure 1.1 Location of the IWMF at the Artificial Island near SKC




Figure 1.2 General Layout of the IWMF at the Artificial Island near SKC

1.2 The Reporting Scope

- 1.2.1 This is the 47th Monthly EM&A Report for the Project which summarizes the key findings of the EM&A programme during the reporting period from 1 May 2022 to 31 May 2022.
- 1.3 Project Organization
- 1.3.1 The Project Organization structure for Construction Phase is presented in **Figure 1.3**.




Figure 1.3 Project Organization Chart

1.3.2 Contact details of the key personnel are presented in **Table 1.1** below:

Table 1.1 Contact Details of Key Personnel

Party	Position	Name	Telephone no.
Keppel Seghers – Zhen Hua Joint Venture	Project Manager	Kenny Yu	2192-0606
Acuity Sustainability Consulting Limited	Environmental Team Leader	F.C. Tsang	2698-6833
ERM-Hong Kong, Limited	Independent Environmental Checker	Mandy To	2271-3000

1.4 Summary of Construction Works

1.4.1 Details of the major construction activities undertaken in this reporting period are shown in **Table 1.2** and **Figure 1.4** below. The construction programme is presented in **Appendix A**.

 Table 1.2 Summary of the Construction Activities Undertaken during the Reporting Month

Location of works	Construction activities undertaken	Remarks on progress
Reclamation area	Reclamation works	On-going
	• Installation of Instrumentation	• On-going
	• Site Investigation works for foundation	• On-going
	• Foundation works (including Driven H Pile, Socketed H Pile and Bored Pile)	• On-going
	• Pile cap construction	• On-going
Seawall portion	Installation of caisson ^[1]	Completed
	• Installation of Chinese Pod	• On-going
	• Caisson extension works, from +3mPD to +6mPD, at Seawall A and B	• On-going
	• Construction of wave wall along the vertical seawall	• On-going

Notes:

[1]: Installation of caisson was completed in May 2022.




Figure 1.4 Location of Major Construction Activities Undertaken during the Reporting Month

1.5 Summary of Environmental Status

1.5.1 A summary of the valid permits, licences, and /or notifications on environmental protection for this Project is presented in **Table 1.3**

Table 1.3 Summary of the Status of Valid Environmental Licence, Notification, Permit and Documentations

Permit/ Licences/	Reference	Validity	Remarks
Notification		Period	
Variation of	EP-429/2012/A	Throughout	
Environmental Permit		the Contract	
Further	FEP-01/429/2012/A	Throughout	
Environmental Permit		the Contract	
Notification of	Ref No.: 428778	15/12/2017 -	
Construction Works		22/09/2024	
under the Air			
Pollution Control			
(Construction Dust)			
Regulation (Form			
NA)			
Wastewater Discharge	WT00039438-2021	15/02/2022 -	
Licence		28/02/2027	
Chemical Waste	WPN0017-933-K3301-	Throughout	
Producer Registration	01	the Contract	
	WPN5213-961-K3301-	Throughout	
	02	the Contract	
	WPN5296-839-K3301-	Throughout	
	03	the Contract	
Construction Noise	GW-RS0251-22	13/04/2022-	Portion 1, 1A & 1B
Permit (24 hours)		12/10/2022	,
Construction Noise	PP-RS0018-21	15/11/2021-	Portion 1, superseded by
Permit (Percussive		14/05/2022	PP-RS0010-22 on 06
piling)			May 2022
	PP-RS0010-22	06/05/2022-	Portion 1
		05/11/2022	
Billing Account for	A/C No.:7029768	Throughout	
Disposal of		the Contract	
Construction Waste			

1.5.2 The status for all environmental aspects is presented in **Table 1.4**.

Parameters	Status
Water Quality	
Baseline Monitoring under Updated EM&A Manual and Detailed Plan on DCM	The baseline water quality monitoring result has been reported in Baseline Monitoring Report and submitted to EPD under FEP Condition 3.4
Impact Monitoring	On-going
Post DCM Monitoring	All DCM was completed on 14 October 2020, regular DCM monitoring for further 4 weeks (i.e form 16 October 2020 to 14 November 2020) was completed according to the approved Detailed Plan on Deep Cement Mixing
Initial Intensive DCM Monitoring	Conducted from 11 February 2019 to 10 March 2019, had not been resumed since there was no DCM related parameter exceeding the AL/LL.
Baseline Water Quality of wet season	Completed over 13 August 2018 to 7 September 2018
Noise Baseline Monitoring	The baseline noise monitoring result has been reported in
Basenne Montoring	Baseline Monitoring Report and submitted to EPD under FEP Condition 3.4
Impact Monitoring	On-going
Waste Management	
Mitigation Measures in Waste Monitoring Plan	On-going
Coral	
Pre-translocation Survey and Coral Mapping	The Coral Translocation Plan was submitted and approved by EPD under EP Condition 2.12
Coral Translocation	Completed on 28 March 2018
Post-Translocation Coral Monitoring	Survey affected by missing of translocated and tagged coral colonies after typhoons in September 2018, completed on 28 March 2019.
Pre-construction Coral Survey and Tagging	Completed on 26 June 2018
Tagged Coral Monitoring	Survey obstructed due to missing of tagged coral colonies after typhoons in September 2018
Coral Survey and Re- tagging	Re-tagging at Indirect Impact Site was conducted on 23 November and Re-tagging at Control Site was conducted on 3 December 2018.
Post Re-tagging Coral Monitoring	On-going
Marine Mammal	<u> </u>
Vessel-based Line-transect	The baseline marine mammal monitoring result has been
Survey Baseline Monitoring	reported in Baseline Monitoring Report and submitted to EPD under FEP Condition 3.4
Vessel-based Line-transect Survey Impact Monitoring	On-going
Land-based Theodolite Tracking	30 days of theodolite surveys were started on 21 Feb 2019 and completed in May 2019.
Passive Acoustic Monitoring	30 days of PAM surveys were started on 1 May 2019 and completed by the end of May 2019.

Table 1.4 Summary of Status for Key Environmental Aspects under the UpdatedEM&A Manual

Parameters	Status
White-bellied Sea Eagle	
Baseline Monitoring	The baseline WBSE monitoring result has been reported in Baseline Monitoring Report and submitted to EPD under FEP Condition 3.4
Impact Monitoring	On-going
Environmental Audit	
Site Inspection covering Measures of Air Quality, Noise Impact, Water Quality, Waste, Ecological Quality, Fisheries, Landscape and Visual	On-going .
Mitigation Measures in Marine Mammal Watching Plan (MMWP)	Installation of caisson No.19 was completed on 18 March 2021, which the reclamation area had been totally enclosed by permanent structure. Floating type silt curtain at marine access was removed on 18 March 2021. No enclosed area shall be formed by deployment of silt curtain for the remaining works programme.
Mitigation Measures in Detailed Monitoring Programme on Finless Porpoise (DMPFP)	Installation of caisson No.19 was completed on 18 March 2021, which the reclamation area had been totally enclosed by permanent structure. Floating type silt curtain at marine access was removed on 18 March 2021. No enclosed area shall be formed by deployment of silt curtain for the remaining works programme.
Mitigation Measures in Vessel Travel Details Daily Site Audit and Monitoring for Dredging Work	On-going Completed

- 1.5.3 Other than the EM&A work by ET, environmental briefings, trainings and regular environmental management meetings were conducted, in order to enhance environmental awareness and closely monitor the environmental performance of the contractors.
- 1.5.4 The EM&A programme has been implemented in accordance with the recommendations presented in the approved EIA Report and the Updated EM&A Manual. A summary of implementation status of the environmental mitigation measures for the construction phase of the Project during the reporting period is provided in **Appendix B**.


2. MARINE WATER QUALITY MONITORING

- 2.1 Water Quality Requirements
- 2.1.1 To ensure no adverse water quality impact, water quality monitoring is recommended to be carried out at the nearby water sensitive receivers (WSRs) during construction phase including proposed reclamation, breakwater construction, etc.
- 2.1.2 In accordance with the Updated EM&A Manual, impact water quality monitoring were conducted 3 days per week at mid-flood and mid-ebb tide to obtain impact water quality levels at the eleven monitoring stations during general water quality monitoring for the reporting period.
- 2.2 Water Quality Parameters, Time, Frequency
- 2.2.1 Dissolved Oxygen (DO), Turbidity, Suspended Solids (SS), Salinity and pH have been undertaken at the eleven monitoring stations during general water quality monitoring.
- 2.2.2 DO, temperature, salinity, turbidity and pH have been measured in-situ and the SS, has been assayed in a HOKLAS laboratory.
- 2.2.3 In associate with the water quality parameters, other relevant data were also measured, such as monitoring location/position, time, water depth, sampling depth, tidal stages, weather conditions and any special phenomena or work underway nearby were also recorded. The monitoring schedule is provided in **Appendix C**.
- 2.2.4 Impact water quality monitoring was conducted 3 days per week in the reporting period. All parameters were monitored during mid-flood and mid-ebb tides at three water depths for general water quality monitoring. The interval between two sets of monitoring has not been less than 36 hours.
- 2.2.5 **Table 2.1** summarizes the monitoring parameters, frequency and duration of the impact water quality monitoring during construction phase.

Parameter, unit	Frequency	No. of Depths
 Water Depth (m) Temperature (°C) Salinity (ppt) pH (pH unit) Dissolved Oxygen (DO) (mg/L and % of saturation) Turbidity (NTU) Suspended Solids (SS), mg/L 	General water quality monitoring : 3 days per week, at mid-flood and mid-ebb tides	3 water depths: 1m below sea surface, mid-depth and 1m above sea bed.If the water depth is less than 3m, mid-depth sampling only.If water depth less than 6m, mid-depth may be omitted.

Table 2.1 Water Quality Monitoring Parameters, Frequency and Duration

- 2.3 Water Quality Monitoring Locations
- 2.3.1 Impact water quality monitoring was conducted at eleven monitoring locations (B1-B4, H1, C1, C2, F1, CR1, CR2 & M1) during general water quality monitoring in the reporting period as shown in **Figure 2.1**. As per the relocation proposal verified by IEC and approved by EPD, the monitoring location C1, C2, S2, F1 are relocated at C1A, C2A, S2A, F1A as equivalent points respectively to clear up the concerns from stakeholders.





2.3.2 B1 to B4 are located at 4 beaches respectively at the southern shore of Lantau Island. Monitoring station H1 is located at the horseshoe crab habitat at northern SKC, while CR1 and CR2 are located at the coral communities at southwestern shore of SKC. Monitoring station F1 is located at the Cheung Sha Wan Fish Culture Zone while monitoring station M1 is located at Tung Wan at Cheung Chau. Monitoring station F1A is relocated for F1 at the Cheung Sha Wan Fish Culture Zone. S1, S2 and S3 are located at the northern landing site, midway and southern landing site of the proposed submarine cable, respectively. S2A is the relocated monitoring station of S2 which represents the midway landing site of the proposed submarine cable. S1, S2/S2A and S3 are required for monitoring due to the laying of submarine cable. Control stations C1 and C2 at far field locations are for comparison. Control stations C1A and C2A are relocated for C1 and C2 respectively as equivalent far field locations for comparison.

2.3.3 Fourteen monitoring stations are listed in **Table 2.2**:

Monitoring station	Description	Easting	Northing
B1	Beach – Cheung Sha Lower	813342	810316
B2	Beach – Pui O	815340	811025
B3	Beach – Yi Long Wan	817210	808395
B4	Beach – Tai Long Wan	817784	808682
H1	Horseshoe Crab – Shek Kwu Chau	816477	806953
C1	Control Station (note i)	810850	806288
C1A	Relocated Control Station	812823	806300
C2	Control Station (note ii)	819421	808053
C2A	Relocated Control Station	818869	806808
F1	Cheung Sha Wan Fish Culture Zone (note iii)	818631	810966
F1A	Cheung Sha Wan Fish Culture Zone	819109	810924
S1	Submarine Cable Landing Site	814245	810335
S2	Submarine Cable (note iv)	815076	807747
S2A	Submarine Cable	814808	808515
S3	Submarine Cable Landing Site	816420	805621
CR1	Coral	817144	805597
CR2	Coral	816512	805882
M1	Tung Wan	821572	807799

 Table 2.2 – Locations of Marine Water Quality Stations

Note:

i. Relocated to C1A in Mar 2019

ii. Relocated to C2A in Mar 2019

iii. Relocated to S2A in Mar 2019

iv. Relocated to F1A in Mar 2019

- 2.4 Impact Monitoring Methodology
- 2.4.1 General water quality monitoring was conducted three days per week, at mid-flood and mid-ebb tides, at the designated water quality monitoring stations during the reporting period.
- 2.4.2 The interval between 2 sets of monitoring was not less than 36 hours. Sampling was collected at three water depths, namely, 1m below water surface, mid-depth and 1m above seabed, except where the water depth is less than 6m, the mid-depth was omitted. If the water depth was less than 3m, only the mid-depth station was monitored.
- 2.4.3 All observations and results were recorded in the data record sheets in **Appendix D**. Duplicate in-situ measurements and water sampling were carried out in each sampling event. The monitoring probes were retrieved out of water after the first measurement and then redeployed for the second measurement. When the difference in value between the first and second readings of DO or turbidity is more than 25% of the value of the first reading, the reading would be discarded and further readings would be taken.

In-situ Measurement

2.4.4 Levels of DO, pH, temperature, turbidity and salinity would be measured in-situ by portable and weatherproof measuring instrument, e.g. YSI ProDSS and Horiba U-Multiparameter cable 53 complete with and sensor. (Refer to https://static.horiba.com/fileadmin/Horiba/Products/Process and Environmental/Wat er_Pollution/Instruction_Manuals/U-50/U-50_SS_E.pdf for Horiba U-53 technical specification). Water current velocity and water current direction would be measured by portable and weatherproof current meter, e.g. SonTek Hydrosurveyor (Refer to https://www.sontek.com/hydrosurveyor for SonTek Hydrosurveyor M9 technical specification). Parameters measured by in-situ measurement is tabulated in Table 2.3

Parameter	Resolution	Range
Temperature	0.1 °C	-5-70 °C
Dissolved Oxygen (DO)	0.01 mg/L	0-50.0 mg/L
Turbidity	0.1 NTU	0-1000 NTU
pH	pH 0.01	pH 0-14
Salinity	0.01 ppt	0-40 ppt
Water Current Velocity	0.001m/s	±20m/s
Water Current Direction	±1°	±2°

Table 2.3 – Parameters Measured by In-si	tu Measurement
--	----------------

Laboratory Analysis

2.4.5 Analysis of SS shall be carried out in a HOKLAS accredited laboratory, as shown in **Appendix E**. Sufficient water samples shall be collected at the monitoring stations for carrying out the laboratory determinations. The determination work shall be started within 24 hours after collection of the water samples. Analytical methods and detection limits for SS is presented in **Table 2.4**.

Table 2.4 – Analytical Methods Applied to Water Quality Samples

Parameter	Analytical method	Detection Level
Suspended Solids, SS	APHA 2540 D _i	1 mg/L

Footnote:

"APHA 2540 D" stands for American Public Health Association Standard Methods for the Examination of Water and Wastewater, 23rd Edition.

Field Log

- 2.4.6 Other relevant data was recorded, such as: monitoring location / position, time, water depth, weather conditions and any special phenomena underway near the monitoring station.
- 2.5 Monitoring Equipment
- 2.5.1 Equipment used in the impact water quality monitoring programme is summarized in **Table 2.5** below. Calibration certificates for the water quality monitoring equipment are attached in **Appendix E**.

Table 2.5 Impact Water Quality Monitoring Equipment

Monitored Parameter	Equipment	Brand and Model
DO, Temperature, Salinity,	Multi-functional Meter	Horiba U-53
pH and Turbidity		
Coordinates	Positioning Equipment	Garmin GPSMAP 78s
Water depth	Water Depth Detector	Hummingbird 160 Portable
SS	Water Sampler	Wildco 2 L Water Sampler
		with messenger

2.5.2 Dissolved Oxygen and Temperature Measuring Equipment

The instrument is a portable and weatherproof DO probe mounted on the multifunctional meter complete with cable and sensor and is powered by a DC supply source. The equipment was capable of measuring:

- A DO level in the range of 0 50 mg/L; and
- Temperature of -5 70 degree Celsius.

2.5.3 Turbidity Measurement Instrument

The instrument is a portable and weatherproof turbidity-measuring probe mounted on the multi-functional meter and is powered by a DC supply source. The instrument is equipped with a photoelectric sensor which is capable of measuring turbidity between 0 - 1000 NTU.

2.5.4 pH Measurement Instrument

The probe consists of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device mounted on the multi-functional meter. It is readable to 0.1 pH in a range of 0 to 14. Standard buffer solutions of at least pH 7 and pH 10 were used for calibration of the instrument before and after use.

2.5.5 Salinity Measurement Instrument

A portable salinometer mounted on the multi-functional meter capable of measuring salinity in the range of 0-40 parts per thousand (ppt) was provided for measuring salinity of the water at each monitoring location.

2.5.6 Sampler

The water sampler comprises a transparent PVC cylinder, with a capacity of not less than 2 litres, which can be effectively sealed with latex cups at both ends. The sampler has a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth.

2.5.7 Sample Containers and Storage

Water samples for SS were stored in high density polythene bottles with no preservative added, packed in ice (cooled to 4°C without being frozen) and delivered to the laboratory and analysed as soon as possible after collection. Sufficient volume of samples was collected to achieve the detection limit stated in **Table 2.4**.

2.5.8 Water Depth Detector

A portable, battery-operated echo sounder was used for the determination of water depth at each designated monitoring station. This unit could either be hand-held or affixed to the bottom of the work boat, if the same vessel is to be used throughout the monitoring programme.

2.5.9 Monitoring Position Equipment

Hand-held digital Differential Global Positioning System (DGPS) with way point bearing indication and Radio Technical Commission for maritime (RTCM) Type 16 error message 'screen pop-up' facilities (for real-time auto-display of error messages and DGPS corrections from the Hong Kong Hydrographic Office) was provided and used to ensure that the water sampling locations were correct during the water quality monitoring work.

2.6 Maintenance and Calibration

- 2.6.1 The multi-functional meters were checked and calibrated before use. Multi-functional meters were certified by a laboratory accredited under HOKLAS or any other international accreditation scheme, and subsequently re-calibrated at three monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes were checked with certified standard solutions before each use. Wet bulb calibration for a DO meter was carried out before commencement of monitoring and after completion of all measurements each day. Calibration was not conducted at each monitoring location as daily calibration is adequate for the type of DO meter employed.
- 2.6.2 Sufficient stocks of spare parts were provided and maintained for replacements when necessary. Backup monitoring equipment was prepared for uninterrupted monitoring during equipment maintenance or calibration during monitoring.

2.7 Action and Limit Levels

2.7.1 The Action and Limit Levels have been set based on the derivation criteria specified in the Updated EM&A Manual and Detailed DCM Plan, as shown in **Table 2.6** below.

Parameters	Action	Limit				
Construction Ph	Construction Phase Impact Monitoring					
DO in mg/L	\leq 5 %-ile of baseline data	\leq 4				
SS in mg/L	\geq 95 %-ile of baseline data or 120% of control station's SS at the same tide of the same day of measurement, whichever is higher	\geq 99 %-ile of baseline data or 130% of control station's SS at the same tide of the same day of measurement, whichever is higher				
Turbidity in NTU	\geq 95 %-ile of baseline data or 120% of control station's turbidity at the same tide of the same day of measurement, whichever is higher	\geq 99 %-ile of baseline data or 130% of control station's turbidity at the same tide of the same day of measurement, whichever is higher				
Temperature in [°] C	1.8°C above the temperature recorded at representative control station at the same tide of the same day	2°C above the temperature recorded at representative control station at the same tide of the same day				

Table 2.6 Criteria of Action and Limit Levels for Water Quality

2.7.2 Based on the baseline monitoring data and the derivation criteria specified above, the Action/Limit Levels have been derived and are presented in **Table 2.7** and **Table 2.8** for both dry seasons (October – March) and wet seasons (April – September).

Parameters	Action	Limit					
Construction Pha	Construction Phase Impact Monitoring						
DO in mg/L	≤ 7.13	≤ 4					
SS in mg/L	\geq 8 or 120% of control station's SS at the same tide of the same day of measurement, whichever is higher	\geq 10 or 130% of control station's SS at the same tide of the same day of measurement, whichever is higher					
Turbidity in NTU	\geq 5.6 or 120% of control station's turbidity at the same tide of the same day of measurement, whichever is higher	\geq 12.8 or 130% of control station's turbidity at the same tide of the same day of measurement, whichever is higher					
Temperature in°C	1.8°C above the temperature recorded at representative control station at the same tide of the same day	2°C above the temperature recorded at representative control station at the same tide of the same day					

Table 2.7 Derived Action and Limit Levels for Water Quality Monitoring	(Drv Sea	son)
--	----------	------

Notes:

i. "Depth-averaged" is calculated by taking the arithmetic means of reading of all three depths.

ii. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

iii. For turbidity, SS and Salinity, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

Parameters	Action	Limit					
Construction Pha	Construction Phase Impact Monitoring						
DO in mg/L	\leq 5.28	\leq 4					
SS in mg/L	\geq 12 or 120% of control station's SS at the same tide of the same day of measurement, whichever is higher	\geq 14 or 130% of control station's SS at the same tide of the same day of measurement, whichever is higher					
Turbidity in NTU	\geq 4.0 or 120% of control station's turbidity at the same tide of the same day of measurement, whichever is higher	\geq 4.3 or 130% of control station's turbidity at the same tide of the same day of measurement, whichever is higher					
Temperature in°C	1.8°C above the temperature recorded at representative control station at the same tide of the same day	2°C above the temperature recorded at representative control station at the same tide of the same day					

Table 2.8 Derived Action and Limit Levels for Wat	er Ouality (Wet Season)
Tuble 110 Derried Heron and Emile Hereis for that	

Notes:

i. "Depth-averaged" is calculated by taking the arithmetic means of reading of all three depths.

ii. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.iii. For turbidity, SS and Salinity, non-compliance of the water quality limits occurs when monitoring result is higher than

the limits.

- 2.7.3 If exceedances were found during water quality monitoring, the actions in accordance with the Event and Action Plan shall be carried out according to **Appendix G**.
- 2.8 Monitoring Results and Observations
- 2.8.1 As confirmed by the Contractor on 14 October 2020, all DCM works was completed on 14 October 2020, the post DCM water quality monitoring was completed for further 4 weeks (i.e. from 16 October 2020 to 14 November 2020) according to the approved Detailed Plan on Deep Cement Mixing. As all DCM work and post DCM water quality monitoring were completed, no water quality monitoring was conducted at S1, S2A and S3 during the reporting period. General water quality monitoring at all the eleven monitoring stations were conducted on 2, 4, 6, 9, 11, 13, 16, 18, 20, 23, 25, 27 and 30 May 2022 during the reporting period.
- 2.8.2 Monitoring results of 6 key parameters: Salinity, DO, turbidity, SS, pH and temperature in this reporting period, are summarized in **Table 2.9**, and details results are presented in **Appendix D**.

					Parameters			
Locations		Dissolved Oxygen (mg/L)			pН	Turbidity	Suspended	Temp.(°C)
			Surface & Middle	Bottom	P	(NTU)	Solids (mg/L)	10mp((0)
	Avg.	32.80	8.92	8.93	8.20	4.4	4.24	25.2
B1	Min.	30.52	7.89	7.88	8.05	2.7	2.50	23.9
	Max.	34.02	9.92	10.09	8.34	7.0	9.00	26.4
	Avg.	33.05	8.90	8.90	8.20	4.6	4.98	25.2
B2	Min.	30.54	8.26	8.15	7.96	2.8	2.50	24.0
	Max.	34.34	9.93	10.02	8.34	7.0	32.00	26.2
	Avg.	33.10	8.81	8.81	8.19	4.8	4.74	25.3
B3	Min.	31.20	7.59	7.79	8.01	2.5	2.50	24.1
	Max.	34.39	9.79	9.58	8.32	7.6	16.00	26.4
	Avg.	32.88	8.73	8.75	8.21	5.0	4.44	25.2
B4	Min.	30.57	7.75	7.78	7.98	3.2	2.50	23.9
	Max.	33.94	9.69	9.76	8.34	8.0	10.00	26.2
	Avg.	33.08	8.89	8.88	8.20	6.4	5.03	25.2
C1A	Min.	31.11	8.06	8.15	7.97	3.4	2.50	23.8
	Max.	34.21	9.64	9.66	8.36	9.4	21.00	26.3
	Avg.	33.13	8.77	8.77	8.20	6.4	4.97	25.3
C2A	Min.	31.41	7.92	7.91	7.91	3.8	2.50	24.1
	Max.	34.22	10.03	9.97	8.35	9.0	15.00	26.3
	Avg.	33.05	8.82	8.80	8.20	5.0	4.97	25.2
CR1	Min.	31.11	7.79	7.84	7.94	2.5	2.50	24.1
	Max.	34.07	10.08	9.99	8.38	8.9	20.00	26.5
	Avg.	33.11	8.85	8.83	8.19	4.8	5.12	25.2
CR2	Min.	31.39	8.03	8.02	7.96	2.7	2.50	23.7
	Max.	34.37	9.72	9.66	8.33	8.1	20.00	26.4
	Avg.	33.05	8.69	8.71	8.20	5.1	4.75	25.2
F1A	Min.	31.36	7.86	7.83	8.00	2.3	2.50	24.0
	Max.	34.32	9.54	9.52	8.32	7.9	12.00	26.3
	Avg.	33.00	8.85	8.87	8.19	4.9	4.65	25.2
H1	Min.	30.71	7.93	8.17	7.94	2.4	2.50	24.0
	Max.	34.05	9.71	9.68	8.32	9.0	14.00	26.1
	Avg.	32.91	8.77	8.77	8.17	4.9	4.74	25.2
M1	Min.	31.12	7.75	7.83	7.95	2.2	2.50	24.1
	Max.	33.86	9.88	9.69	8.34	7.9	19.00	26.5
S1	Avg.	-	-	-	-	-	-	-
51	Min.	-	-	-	-	-	-	-
	Max.	-	-	-	-	-	-	-
S2A	Avg.	-	-	-	-	-	-	-
SZA	Min.	-	-	-	-	-	-	-
	Max.	-	-	-	-	-	-	-
S 3	Avg.	-	-	-	-	-	-	-
33	Min.	-	-	-	-	-	-	-
	Max.	-	-	-	-	-	-	-

Table 2.9	Summary of	Impact	Water (Quality	Monitoring	Results
-----------	------------	--------	---------	---------	------------	---------

Notes:

i. "Avg", "Min" and "Max" is the average, minimum and maximum respectively of the data from measurements conducted under mid-flood and mid-ebb tides at three water depths, except that of DO where the data for "Surface & Middle" and "Bottom" are calculated separately.

ii. As all DCM works and post DCM water quality monitoring were completed, no water quality monitoring was conducted at S1, S2A and S3 in the report period.

iii. As all DCM works were completed on 14 October 2020, no water quality monitoring for total alkalinity was conducted in the report period.

- 2.8.3 During the reporting period, one (1) of the general water quality monitoring results of suspended solids (SS) obtained had exceeded Action Level. Four (4) of general water quality monitoring results of SS obtained during the reporting period had exceeded the Limit Level. Investigations were carried out for each exceedance during the reporting period.
- 2.8.4 Details of the exceedance are presented in **Section 8**.
- 2.8.5 Mitigation measures minimizing the adverse impacts on water implemented are listed in the implementation schedule given in **Appendix B.**

3. NOISE MONITORING

3.1 Monitoring Requirements

- 3.1.1 To ensure no adverse noise impact, noise monitoring is recommended to be carried out at the nearby noise sensitive receivers (NSRs) during construction phase.
- 3.1.2 In accordance with the Updated EM&A Manual, baseline noise level at the noise monitoring stations was established as presented in the Baseline Monitoring Report. Impact noise monitoring was conducted once per week in the form of 30-minutes measurements Leq, L10 and L90 levels recorded at each monitoring station between 0700 and 1900 hours on normal weekdays.
- 3.1.3 In accordance with the Updated EM&A Manual, additional weekly impact monitoring should be carried out during respective restricted hours period (1900 0700 hours) if the construction works were conducted at evening and night time. Additional weekly noise monitoring was conducted once per week in the form of 5-minutes measurements Leq, L10 and L90 levels recorded at each monitoring station between 1900 and 0700 hours as well as public holidays and Sundays.
- 3.2 Noise Monitoring Parameters, Time, Frequency
- 3.2.1 Impact noise monitoring was conducted weekly in the reporting period between 0700-1900 hours on normal weekdays. Additional impact noise monitoring was conducted weekly in the reporting period between 1900-0700 hours on all days as well as public holidays and Sundays.
- 3.2.2 Construction noise level measured in terms of the A-weighted equivalent continuous sound pressure level (L_{Aeq}). $L_{eq \ 30min}$ was used as the monitoring parameter for the time period between 0700 and 1900 hours on normal weekdays. $L_{eq \ 5min}$ was used as the monitoring parameter for the time period between 1900 and 0700 hours as well as public holidays and Sundays. **Table 3.1** summarizes the monitoring parameters, frequency and duration of the impact noise monitoring and additional impact noise monitoring. The monitoring schedule is provided in **Appendix C**.

Monitoring Station	Time	Duration	Parameters
	Day time: 0700-1900 hrs (during normal weekdays)	Once per week L _{eq 5min} /L _{eq 30min} (average of 6 consecutive L _{eq 5min})	L _{eq} , L ₁₀ & L ₉₀
M1/ N_S1, M2/ N_S2, M3/ N_S3	Evening time: 1900-2300 hrs (including normal weekdays, also public holidays and Sundays)	Once per week L _{eq 5min} (3 sets of L _{eq} _{5min})	L _{eq} , L ₁₀ & L ₉₀
	Night time: 2300-0700 hrs (including normal weekdays, also public holidays and Sundays)	Once per week L _{eq 5min} (3 sets of L _{eq} _{5min})	L _{eq} , L ₁₀ & L ₉₀

Table 3.1 Noise Monitoring Parameters, Time, Frequency and Duration

3.3 Noise Monitoring Locations

3.3.1 Three noise monitoring locations for impact monitoring and additional impact monitoring at the nearby sensitive receivers are shown in Figure 3.1.




Figure 3.1 Noise monitoring locations at SKC

- 3.3.2 M1, M2 and M3 are Shek Kwu Chau Treatment and Rehabilitation Centre Hostel 1, 2 and 3 respectively of The Society for the Aid and Rehabilitation of Drug Abusers (SARDA) located at southern part of Shek Kwu Chau.
- 3.3.3 Measurements at M1 & M3 were conducted at a point 1m from the exterior of the sensitive receivers building façade and at a position 1.2m above the ground. Measurement setup at M3 has been varying with minor adjustment to minimize the disturbance to the users of Treatment Centre. Measurement at M2 was conducted at a point 1m from building façade of the ceiling of 1st floor level for avoidance of mutual disturbance with users of Treatment Centre. The minor adjustment of monitoring locations, which were in favour to mutual convenience with the users of Treatment Centre, were found with no effect on monitoring result based on on-site observation and experience from the Baseline monitoring of the Project. The noise monitoring stations are summarized in **Table 3.2** below.

Station	NSR ID in EIA Report	Noise Monitoring Location	Type of sensitive receiver(s)	Measurement Type	
M1	N_S1	Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 1	Residential	Façade	
M2	N_S2	Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 2	Residential	Façade	
M3	N_S3	Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 3	Residential	Façade	

Table 3.2 Noise Monitoring Location

- 3.4 Impact Monitoring Methodology
- 3.4.1 At each designated monitoring location, measurements of six 5-minutes A-weighted equivalent sound pressure level [" $L_{eq 5min}$ "] was carried out between 0700 and 1900 hours for daytime measurements on a normal weekdays (excluding Sunday or general holiday). The measured six impact noise levels at each monitoring location shall then be averaged in logarithmic scale and expressed in terms of the 30 minutes A-weighted equivalent continuous sound pressure level ($L_{eq 30min}$) for the time period between 0700 and 1900 hours on normal weekdays.
- 3.4.2 At each designated monitoring location, measurements of three 5-minutes A-weighted equivalent sound pressure level [" $L_{eq 5min}$ "] was carried out between 1900 and 0700 hours for evening time and night time measurements.
- 3.4.3 The monitoring procedures are as follows:
 - The microphone head of the lead level meter was normally positioned 1 m exterior of the noise sensitive façade and lowered sufficiently so that the building's external wall acts as a reflecting surface.
 - If there is a problem with the access to the normal monitoring position, an alternative may be chosen and appropriate correction would be applied according to acoustic principle when necessary. For reference, +3 dB(A) correction would be made for free-filed measurements.
 - The battery condition was checked to ensure good functioning of the meter.
 - Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - Frequency weight: A
 - Time weighting: Fast
 - Measurement time: 5 minutes

- Prior to and after noise measurement, the meter was calibrated using the calibrator for 94.0 dB at 1000Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement was considered invalid and repeat of noise measurement was required after re-calibration or repair of the equipment.
- For Noise monitoring was carried out for 30 mins by sound level meter. At the end of the monitoring period, noise levels in terms of L_{eq}, L₁₀ and L₉₀ were recorded. In addition, site conditions and noise sources were recorded when the equipment were checked and inspected.
- All the monitoring data within the sound level meter system was downloaded through the computer software.
- 3.5 Monitoring Equipment
- 3.5.1 Integrated sound level meter was used for the noise monitoring. The meter shall comply with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications.
- 3.5.2 Equipment used in the impact noise monitoring programme is summarized in Table3.3 below. Calibration certificates for the noise monitoring equipment are attached in Appendix H.

Table 3.3 Impact Noise Monitoring Equipment

Equipment	Brand and Model					
Sound Level Meter	SVANTEK 971					
Sound Calibrator	SVANTEK SV 33B					

- 3.6 Maintenance and Calibration
- 3.6.1 The maintenance and calibration procedures were as follows:
 - The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
 - The sound level meter and calibrator were checked and calibrated at yearly intervals
 - Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0dB.
- 3.7 Action and Limit Levels
- 3.7.1 The Action/Limit Levels in line with the criteria of Practice Note for Professional Persons (ProPECC PN 2/93) "Noise from Construction Activities – Non-statutory Controls" and Technical Memorandum on Environmental Impact Assessment Process issued by HKSAR Environmental Protection Department ["EPD"] under the Environmental Impact Assessment Ordinance, Cap 499, S.16 is presented in Table 3.4.

Time Period	Action	Limit (dB(A))			
0700-1900 hrs on normal	When one documented	$75 dD(\Lambda)$			
weekdays	complaint is received	75 dB(A)			

Table 3.4 Action and Limit Levels for Noise per Updated EM&A Manual

Notes: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

- 3.7.2 If exceedances were found during noise monitoring, actions in accordance with the Event and Action Plan shall be carried out according to **Appendix I**.
- 3.8 Monitoring Results and Observations
- 3.8.1 Impact monitoring for noise impact for daytime was carried out on 3, 10, 19, 24 and 30 May 2022. Impact monitoring for noise impact for evening time and night time was carried out on 3 & 4, 10 & 11, 19 & 20, 24 & 25, 30 & 31 May 2022. The impact noise levels at Noise Monitoring Stations at SKC (i.e. M1/N_S1 to M3/N_S3) are summarized in **Table 3.6**, **Table 3.7** and **Table 3.8** respectively. Details of noise monitoring results are presented in **Appendix J**.
- 3.8.2 Major construction activity, major noise source and extreme weather which might affect the results were recorded during the impact monitoring.
- 3.8.3 According to our field observations, the major noise source identified at the noise monitoring station in the reporting month are summarised in **Table 3.5**. Sound from the intermittent piling work was the noticeable noise source for monitoring stations M1, M2 and M3. Air conditioning units were also observed nearby monitoring stations M3.

Monitoring Station	Major Noise Source
M1	Sound from the intermittent piling work, chirping of cicadas
M2	Sound from the intermittent piling work, chirping of cicadas
M3	Sound from the intermittent piling work, chirping of cicadas, air-conditioner

Table 3.5 Summary of Field Observation

3.8.4 No data from impact monitoring during daytime has exceeded the stipulated limit level at 75 dB(A).

Location	Measured Noise Level in dB(A)								
	Range of Leq 30min	Range of L _{10 30min}	Range of L _{90 30min}						
M1	62.8 - 64.7	65.4 - 68.1	57.6 – 61.4						
M2	57.6 - 63.9	59.8 - 65.0	53.3 - 57.1						
M3	57.0 - 62.8	59.4 - 65.2	52.4 - 59.5						

Table 3.6 Summary of Impact Noise Monitoring Results during Day Time (0700 – 1900 hours)

- 3.8.5 Applicable mitigation measures for construction works are fully implemented as shown in **Appendix B**, where double-glazed windows and air conditioning system were also installed and confirmed operable for the NSRs (N_S1, N_S2 & N_S3).
- 3.8.6 During the noise monitoring event, frontline staff of ET had inquired the treatment centre users on any noise disturbance from the construction activities at evening and night time, where no complaint and adverse opinions was received.
- 3.8.7 Where site inspection and auditing on Contractor's record have shown that the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority for construction works during restricted hours were followed, no inappropriate practice was spotted during evening time and night time construction works. Thus, the stipulated requirement on noise impact control during night time and evening time was achieved.

Location	Measured Noise Level in dB(A)								
	Range of Leq 5min	Range of L _{10 5min}	Range of L _{90 5min}						
M1	42.6 - 61.0	45.7 -63.0	38.1 - 54.2						
M2	51.6 - 55.9	52.7 – 57.2	49.1 - 54.3						
M3	48.5 – 57.1	49.6 - 60.4	46.1 - 54.9						

Table 3.7 Summary of Additional Impact Noise Monitoring Results during Evening Time (1900 – 2300 hours)

	,							
Location	Measured Noise Level in dB(A)							
	Range of L _{eq 5min}	Range of L _{10 5min}	Range of L _{90 5min}					
M1	45.8 - 54.8	51.7 - 56.7	37.1 – 53.6					
M2	50.2 - 57.2	51.1 - 58.0	48.6 - 56.3					
M3	47.4 - 58.2	48.5 - 59.4	45.9 - 56.5					

Table 3.8 Summary of Additional Impact Noise Monitoring Results during Night Time(2300 – 0700 hours)

4. WASTE

4.1 The waste generated from this Project includes inert construction and demolition (C&D) materials, and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes and recyclable wastes such as plastics and paper/cardboard packaging waste. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials.

4.2 As advised by the Contractor, no C&D material was generated on site in the reporting month. For C&D waste, no metals were generated and collected by registered recycling collector. No paper was collected by the registered recycling collector. No plastic waste was collected by registered recycling collector. No chemical waste was collected by the licensed chemical waste collector. 97.5 m³ of other types of wastes (e.g. general refuse) was disposed of at designated landfill. 16771.1 m³ of public fill and 17232 m³ of fill rock was imported respectively during the reporting period. 64.8m³ of inert C&D waste was disposed of at public fill.

4.3 Chemical waste generated from land-based construction activities was stored in the chemical waste cabinet for temporary storage.

4.4 With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in **Table 4.1**. Details of cumulative waste management data are presented as a waste flow table in **Appendix K**.

4.5 Although there is not much waste generation anticipated in the coming month from the Project, the Contractor is advised to sort and store any solid and liquid waste on-site properly prior to disposal.

Reporting Month	Actual Quantities of Inert C&D Materials Generated Monthly							Actual Quantities of C&D Wastes Generated Monthly						
	TotalHard RockTotaland LargeQuantityBrokenGeneratedConcrete(see Note 1)		Davaadin	Daugadin	Disposed	Imported Fill			Dapar /	Plastics			Others,	
		the	Reused in other Projects	Disposed as Public Fill	Sand	Public Fill	Rock	Metals	Paper / cardboard packaging	(see Note 2)	Chemical Waste		e.g. general refuse (see Note 3)	
	(in ,000m ³)	(in ,000m ³)	(in ,000m ³)	(in ,000m ³)	(in ,000m ³)		(in ,000m ³)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000L)	(in ,000m ³)
May 2022	0.0648	0	0	0	0.0648	0	16.7711	17.2320	0	0	0	0	0	0.0975

Notes: (1) Broken concrete for recycling into aggregates.

(2) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials.
(3) Use the conversion factor: 1 full load of dumping truck being equivalent to 6.5m³ by volume.

5. CORAL


- 5.1 Coral Monitoring Requirements
- 5.1.1 To monitor the health condition of corals during different phases, corals located within areas likely to be affected by the Project, corals located at control sites (areas unlikely to be affected by the Project), the trans-located coral colonies as well as the tagged natural coral colonies at the recipient site were chosen, in order to identify any adverse indirect impact from the marine works. The size, percentage cover and health condition of corals (i.e. any sign of abnormal appearance, such as layer of mucus, bleaching, partial mortality etc.) at representative transects should be recorded during each monitoring.
- 5.2 Coral Monitoring Parameters, Time, Frequency
- 5.2.1 Rapid Ecological Assessment (REA) survey was conducted on 26 June 2018 at the suggested control site and indirect impact site within two weeks before commencement of the construction work which was 29 June 2018. 10 selected hard coral colonies with the similar species were tagged at both control and indirect impact sites. Following coral translocation in the recipient site R3, 16 coral colonies attached to rocks less than 50 cm in diameter were translocated and tagged, as well as 10 selected natural coral colonies, at the recipient site. One additional REA survey was conducted in December 2018 to further assess the seabed condition at Indirect Impact Site after Typhoon Mangkhut.
- 5.2.2 Tagged coral colonies at the suggested control site and indirect impact site are being monitored weekly for the first month and followed by monthly monitoring for two months. Quarterly monitoring will be carried out after the first three-months monthly monitoring for until the completion of marine works and bi-annual monitoring will be carried out after the completion of marine works. The selected Control Site is located at Yuen Kong Chau of Soko Islands about 7 km away from the project area. Tagged coral colonies at the proposed recipient site are being monitored quarterly for one year. The selected recipient site R3 is located at the opposite side of the Project area at about 2 km away. The detailed survey of the Control Site and Impact Site were conducted before the commencement of the Construction Phase.
- 5.2.3 Monitoring recorded the following parameters (using the same methodology adopted during the pre-translocation survey); the size, presence, health conditions (percentage of mortality/bleaching) and percentage of sediment of each tagged coral colony. The general environmental conditions including weather, sea, and tidal conditions of impact site, control site and recipient site were monitored.
- 5.2.4 **Table 5.1** summarizes the monitoring locations, time and frequency of the tagged coral colonies monitoring. The monitoring schedule is provided in **Appendix C**.

Monitoring Location Monitoring Month/Year		Frequency	No. of Monitoring Survey	
	1 st Month	Weekly Survey	4	
	2 nd to 3 rd Months	Monthly Survey	2	
	4 th Month (postponed		al Colonies in Indirect	
	to 5 th month due to	Impact Site after Typhoon Mangkhut		
	diver accident in Shek			
	Kwu Chau in October			
	2018)		101	
	4 th Month (postponed	Re-tagging of Coral Colonies in Contr		
	to 5 th month due to diver accident in Shek	Site after Typhoon N	viangknut	
	Kwu Chau in October			
	2018 and further			
	postpone to 6^{th} month			
	due to adverse			
	weather)			
	5 th Month (postponed	Post Re-tagging	1	
	to 6 th month due to	Monthly Survey		
	diver accident in Shek			
	Kwu Chau and further			
10 selected hard coral	postponed to 7 th			
colonies at control site /	month due to delay of			
indirect impact site	re-tagging activities at			
	both Indirect Impact			
	Site and Control Site)	Ora esta ella Garage	15	
	7 th to 51 st Months (postponed to 8 th to	Quarterly Survey	15	
	76^{th} month due to			
	diver accident in Shek			
	Kwu Chau in October			
	2018)			
	52 nd to 76 th Months	Bi-annually	4	
	(The marine	Survey		
	construction work is			
	anticipated to be			
	completed by			
	September 2022, the			
	frequency of			
	monitoring will be			
	changed to bi-annual with reference to the			
	Updated EM&A			
	Mannual (Rev.E))			
16 translocated hard				
coral colonies and 10				
selected natural hard	1 st Year	Quarterly Survey	4	
coral colonies at				
recipient site R3				

 Table 5.1 Tagged Coral Monitoring Locations, Time and Frequency

5.3 Coral Monitoring Locations

5.3.1 Location of the ten tagged coral colonies at each of the proposed indirect impact site (re-tagging after typhoon Mangkhut), control site (baseline) and recipient site R3 (translocation) are shown in **Figure 5.1**, **Figure 5.2** and **Figure 5.3** respectively:








Figure 5.2 Tagged Natural Corals at Control Site Near Yuen Kong Chau for retagging after typhoon Mangkhut



Figure 5.3 Tagged Translocation Corals at Recipient Site R3 near SKC

5.3.2 The GPS coordinates of the tagged coral colonies, retagged coral colonies and recipient site were shown in **Table 5.2**, **Table 5.3** and **Table 5.4** respectively.

Coral #	GPS Coordinates		
1	N22°09'45.96"	E113°54'57.81"	
2R	N22°11'29.12"	E113°59'09.01"	
3	N22°09'45.81"	E113°54'57.78"	
4	N22°09'45.70"	E113°54'57.95"	
5R	N22°11'29.10"	E113°59'09.18"	
6	N22°09'45.75"	E113°54'58.02"	
7R	N22°11'29.17"	E113°59'08.86"	
7	N22°09'45.65"	E113°54'57.94"	
8	N22°09'45.53"	E113°54'57.90"	
9	N22°09'46.23" E113°54'54.7		
10R	N22°11'29.18"	E113°59'08.91"	

Table 5.2 Tagged Natural Corals during Baseline and Re-tagged Natural Corals afterTyphoon Manghkut at Control Site near Yuen Long Chau

Notes:

i. The re-tagged corals were marked as ##**R**.

Table 5.3 Re-tagged Natural Corals after Typhoon Manghkut at Indirect Impact Site near SKC

Coral # note i	GPS Coordinates		
11R	N22°11'29.14"	E113°59'08.92"	
12R	N22°11'29.12"	E113°59'09.01"	
13R	N22°11'29.11"	E113°59'09.07"	
14R	N22°11'29.13"	E113°59'09.12"	
15R	N22°11'29.10"	E113°59'09.18"	
16R	N22°11'29.07"	E113°59'09.23"	
17R	N22°11'29.17"	E113°59'08.86"	
18R	N22°11'29.14"	E113°59'08.94"	
19R	N22°11'29.20"	E113°59'08.81"	
20R	N22°11'29.18"	E113°59'08.91"	

Notes:

i. The re-tagged corals were marked as ##**R**.

Table 5.4 GPS Coordinates of Recipient Site R3

Site	GPS Coordinates		
R3	N22°11'43.69"	E113°28.99"	

- 5.4 Impact Monitoring Methodology
- 5.4.1 Health status of coral was assessed by the following criteria:
 - Hard coral: Percentage of surface area exhibiting partial mortality and blanched/bleached area of each coral colony and degree of sedimentation.
- 5.5 Action and Limit Levels
- 5.5.1 Monitoring result was reviewed and compared against the below Action Level and Limit Level (AL/LL) as set with the below **Table 5.5** and **Table 5.6**.

Parameter	Action Level	Limit Level
Mortality	a 15% increase in the percentage of partial mortality on the corals occurs at more than 20% of the tagged indirect impact site	percentage of partial mortality on the corals occurs at more than 20% of the tagged indirect impact site coral colonies that is not recorded

Table 5.5 Action and Limit Levels for Construction Phase Coral Monitoring


Table 5.6 Action and Limit Levels for Post-Translocation Coral Monitoring

Parameter	Action Level	Limit Level
Mortality	Monitoring a 15% increase in the percentage of partial mortality on the corals occurs at more than 20% of the translocated coral colonies	mortality on the corals occurs at more than 20% of the translocated coral colonies that is not recorded on the original corals in the recipient site,

- 5.5.2 If exceedance was found during coral monitoring. The actions in accordance with the Event and Action Plan should be carried out according to **Appendix L.**
- 5.6 Monitoring Results and Observations
- 5.6.1 No coral monitoring survey had been done during the reporting period and the 14th quarterly coral monitoring during construction phase at both Indirect Impact Site and Control Site would be scheduled in June 2022.

6. MARINE MAMMAL

- 6.1 Monitoring Requirements
- 6.1.1 The marine mammal monitoring programme would focus on Finless Porpoise, as the study area near Shek Kwu Chau has been identified as a hotspot for this species, while the Chinese White Dolphins rarely occurred there in the past.
- 6.1.2 The monitoring will verify the predicted impacts on marine mammals and examine whether the mitigation measures recommended in the EIA report have been effectively implemented to protect marine mammals from negative impacts from construction activities.
- 6.1.3 The Vessel-based Line-transect Survey, the Passive Acoustic Monitoring and the Land-based Theodolite Tracking will be conducted to provide systematic, quantitative measurements of occurrence, encounter rate, habitat use, movement and behavioural patterns of marine mammals within or near the Project Area during construction and operational phases.
- 6.1.4 The mammal monitoring works during construction consist of the following three survey methods:
 - Vessel-based Line-transect Survey to monitor the occurrence of Finless Porpoises (and Chinese White Dolphins) in the study area during construction works, by comparing with the findings of the pre-construction marine mammal monitoring;
 - Passive Acoustic Monitoring to study the usage of the Project Area and two control sites in South Lantau Waters by Finless Porpoise during construction works, in reference with the baseline findings of the pre-construction marine mammal monitoring; and
 - Land-based Theodolite Tracking to study the movement and behavioral pattern of Finless Porpoise within and around the Project Area during construction works.
- 6.1.5 The marine mammal observation works of Marine Mammal Exclusion Zone (MMEZ) and Marine Mammal Watching as two of the specific mitigation measures recommended in the approved EIA report shall be fully and properly implemented for the Project to minimize disturbance on Finless Porpoise during construction and operational phases.
- 6.2 Survey Methods
- 6.2.1 Vessel-based Line-transect Survey
- 6.2.1.1 For the vessel-based marine mammal surveys, the monitoring team adopted the standard line-transect method (Buckland et al. 2001) as same as that adopted during the EIA study and pre-construction phase monitoring to allow fair comparison of marine mammal monitoring results.
- 6.2.1.2 Eight transect lines are set at Southeast Lantau survey area, including Shek Kwu Chau, waters between Shek Kwu Chau and the Soko Islands, inshore waters of Lantau Island (e.g. Pui O Wan) as well as southwest corner of Cheung Chau as shown in **Figure 6.1** below:



6.2.1.3 The surveys should cover all 4 seasons in order to take natural fluctuation and seasonal variations into account for data analysis of distribution, encounter rate, density and habitat use of both porpoises and dolphins (if any). In comparison to the baseline monitoring results, results from the analysed construction phase monitoring data would allow the detection of any changes of their usage of habitat, in response to the scheduled construction works. The monitoring surveys shall be conducted throughout the construction phase involving marine construction work with the frequency shown in **Table 6.1** below:

Season	Months	Frequency
Peak Season	December, January, February, March, April & May	Twice per month
Non-peak Season	June, July, August, September, October & November	Once per month

6.2.1.4 For each vessel survey, a 15-m inboard vessel with an open upper deck (about 4.5 m above water surface) would be used to make observations from the flying bridge area. Two experienced marine mammal observers (a data recorder and a primary observer) would make up the on-effort survey team, and the survey vessel would transit different transect lines at a constant speed of 13-15 km per hour. The data recorder shall search with unaided eyes and fill out the datasheets, while the primary observer shall search for dolphins and porpoises continuously through 7 x 50 marine binoculars. Both observers shall search the sea ahead of the vessel, between 270° and 90° (in relation to the bow, which is defined as 0°). Two additional experienced observers shall be available on the boat to work in shift (i.e. rotate every 30 minutes) in order to minimize fatigue of the survey team members. All observers shall be

experienced in small cetacean survey techniques and identifying local cetacean species with extensive training by marine mammal specialist of the ET.


- 6.2.1.5 During on-effort survey periods, the survey team shall record effort data including time, position (latitude and longitude), weather conditions (Beaufort sea state and visibility), and distance travelled in each series (a continuous period of search effort) with the assistance of a handheld GPS (Garmin eTrex Legend). Data including time, position and vessel speed would also be automatically and continuously logged by handheld GPS throughout the entire survey for subsequent review.
- 6.2.1.6 When porpoises or dolphins are sighted, the survey team shall end the survey effort, and immediately record the initial sighting distance and angle of the porpoise or dolphin group from the survey vessel, as well as the sighting time and position. Then the research vessel shall be diverted from its course to approach the animals for species identification, group size estimation, assessment of group composition, behavioural observations, and collection of identification photos (feasible only for Chinese White Dolphin). The perpendicular distance (PSD) of the porpoise or dolphin group to the transect line would then be calculated from the initial sighting distance and angle, which shall be used in the line-transect analysis for density and abundance estimation.
- 6.2.1.7 The line-transect survey data shall be integrated with a Geographic Information System (GIS) to visualize and interpret different spatial and temporal patterns of porpoise and dolphin distribution using their sighting positions collected from vessel surveys. Location data of porpoise and dolphin groups would be plotted on map layers of Hong Kong using a desktop GIS (e.g. ArcView© 3.1) to examine their distribution patterns in details. The encounter rate could be used as an indicator to determine areas or time periods of importance to porpoises within the study area. For encounter rate analysis of finless porpoises, only survey data collected under Beaufort 2 or below condition would be used for encounter rate analysis.
- 6.2.1.8 To take into account of the variations of survey effort across different sections within survey area, the quantitative grid analysis of habitat use would be conducted to examine finless porpoise usage among 1-km² grids within the Southeast Lantau survey area. For the grid analysis, SPSE (sighting density) and DPSE (porpoise density) values would be deduced for evaluation on level of porpoise usage. First, positions of on-effort porpoise sightings from the study period are plotted onto 68 grids (1 km x 1 km each) within the survey area. Sighting density grids and porpoise density grids shall then be normalized with the amount of survey effort conducted within each grid. The total amount of survey effort spent on each grid shall be calculated by examining the survey coverage on each line-transect survey to determine how many times the grid had been surveyed during study period. With the amount of survey effort calculated for each grid, the sighting density and porpoise density of each grid shall be further normalized (i.e. divided by the unit of survey effort).
- 6.2.1.9 The newly-derived unit for sighting density was termed SPSE, representing the number of on-effort sightings per 100 units of survey effort. In addition, the derived unit for actual porpoise density was termed DPSE, representing the number of dolphins/porpoise per 100 units of survey effort. Among the 1-km² grids that were partially covered by land, the percentage of sea area was calculated using GIS tools, and their SPSE and DPSE values were adjusted accordingly. The following formulae shall be used to estimate SPSE and DPSE in each 1-km² grid within the study area:

 $SPSE = ((S / E) \times 100) / SA\%$ $DPSE = ((D / E) \times 100) / SA\%$

where S = total number of on-effort sightings D = total number of dolphins/porpoises from on-effort sightings E = total number of units of survey effortSA% = percentage of sea area

6.2.2 Passive Acoustic Monitoring (PAM)

The PAM aims to study the usage of an area by Finless Porpoise by using an array of automated static porpoise detectors (e.g. C-POD) which would be deployed at different locations to detect the unique ultra-high frequency sounds produced by Finless Porpoise. During the construction period, the PAM survey will be conducted including placement of two passive porpoise detectors outside the Project Area as control site (i.e. within Pui O Wan and to the south of Tai A Chau) and one porpoise detector within the Project Area (i.e. near Shek Kwu Chau) as shown in **Figure 6.2** below.



Note*: The alternative PAM device adjacent to the Project site was deployed from 5 Mar to 11 Apr 2019, which contained a full 37 days acoustic monitoring data set. After the confirmation of loss of the original PAM within the Project site, this data set was proposed to replace that of the original one, as consulted with AFCD accordingly.

Figure 6.2 Locations of Passive Acoustic Monitoring

6.2.3 These three detectors will be deployed on-site to carry out 24-hours monitoring for a period listed as **Table 6.2** below during the construction phase.

 Table 6.2 PAM Deployment Period

Season	Months	Deployment Period
Peak Season	December, January, February,	At least 30 days during the peak
	March, April or May	months of porpoise occurrence
		in South Lantau waters

- 6.2.3.1 The automated static porpoise detectors shall detect the presence and number of finless porpoise and Chinese White Dolphins respectively over the deployment period, with the false signal such as boat sonar and sediment transport noise distinguished and filtered out. The detectors shall be deployed and retrieved by professional dive team on the seabed of the three selected location shown in Figure 6.2. During each deployment, the C-POD unit serial numbers as well as the time and date of deployments shall be recorded. Information including the GPS positions and water depth at each of the deployment locations shall also be obtained.
- 6.2.3.2 The diel patterns (i.e. 24-hour activity pattern) of finless porpoise occurrence among the three sites at Shek Kwu Chau, Tai A Chau and Pui O Wan shall be analyzed. Peaks and troughs of finless porpoise occurrence per hour of day would be identified and compared with the results obtained from pre-construction monitoring.
- 6.2.4 Land-based Theodolite Tracking
- 6.2.4.1 The Land-based Theodolite Tracking study would use the same station as in the AFCD monitoring study (same as the baseline monitoring location), which is situated at the southwest side of Shek Kwu Chau (GPS position: 22°11.47' N and 113°59.33' E) as shown in below **Figure 6.3**. The station was selected based on its height above sea level (at least 20 metres), close proximity to shore, and relatively unobstructed views of the entire Project Area to the southwest of Shek Kwu Chau. The height of the Shek Kwu Chau Station established by the HKCRP team is 74.6 m high at mean low water, and only a few hundred metres to the IWMF reclamation site, which is ideal for the purpose for the present behavioural and movement monitoring of finless porpoises as well during construction phase considering there as an un-obstructed vantage point at a height above the Project Site.




Figure 6.3 Locations of Land-based Theodolite Tracking

During the construction phase, Land-based Theodolite Tracking will be carried out for approximately six hours of tracking for each day of field work for a period listed as **Table 6.3** below, preferably at the initial stage of the construction period (i.e. December 2018 to May 2019).


Table 6.	3 Lan	d-based	Theod	lolite Tı	racking	Survey	Period
						~~~~~	

Season	Months	Survey Period
Peak Season	December, January, February,	30 days during the peak months
	March, April or May	of porpoise occurrence in South
		Lantau waters

- 6.2.4.2 The monitoring period for land-based theodolite tracking will be proposed to be overlapped with the PAM. The monitoring team consists of one experienced theodolite operator and at least two field observers for assistance. To conduct theodolite tracking, the observers will search systematically for Finless Porpoise using the unaided eye and 7 x 50 handheld binoculars on each survey day throughout the study area. When an individual or group of porpoises is located, a theodolite tracking session will be initiated and focal follow methods will be used to track the porpoise(s). Behavioural state data (i.e. resting, milling, travelling, feeding and socializing) shall also be recorded every 5 minutes for the focal individual or group. Positions of porpoises and boats shall be measured using a digital theodolite connected to a laptop computer. This tracking survey was conducted during the peak season between December 2018 and May 2019 for 30 surveys spanning across 15-16 weeks during the peak season to provide good temporal coverage during the initial stage of the construction period.
- 6.3 Specific Mitigation Measures
- 6.3.1 Monitored exclusion zones
- 6.3.1.1 A MMEZ with 250 m distance from silt curtain shall be established during the above situation. If 3 or more construction vessels are required with MMO's duty and operating in close proximity, for the purpose of avoiding accidental entrance to the works area by Marine Mammal, a cluster MMEZ plan will be implemented to form a MMEZ with 250 m distance from the boundary of a work area as indicated in Figure 1 for reference. A team of MMO (i.e. at least two MMOs per day/night shift teams) would be arranged at the out-lying construction vessels to form the cluster MMEZ. The MMEZ serves as a monitoring approach to provide appropriate and immediate actions once finless porpoise or Chinese White Dolphin is sighted within the MMEZ. All MMEZ will be monitored by competent Marine Mammal Observers (MMOs) to be provided by the Environmental Team for the IWMF and trained by the Marine Mammal Monitoring Specialist of the ET who is independent from KSZHJV. The marine mammal observer(s) shall be independent of the construction contractor and shall form part of the Environmental Team and have the power to call-off construction activities.
- 6.3.1.2 According to the Condition 2.25 of the FEP, MMEZ should be implemented during the installation/re-installation/relocation process of floating type silt curtains in order to avoid the accidental entrance and entrapment of marine mammals within the silt curtains. Also, marine construction works expected to produce underwater acoustic disturbance as per Condition 2.27 of the FEP, especially within December and May, would require the implementation of MMEZ, which currently all those specific construction activities have been replaced by less acoustically disturbing construction methods such as Deep Cement Mixing (DCM) and Precast Concrete

Blocks Installation as discussed in Section 5.3 of the Detailed Monitoring Programme on Finless Porpoise, however, MMEZ would also be implemented for precautionary purpose for DCM works.

6.3.1.3 A MMEZ with 250 m distance from the boundary of a work area shall be established during the above situation. A typical MMEZ is indicated in **Figure 6.4** for reference. The MMEZ serves as a monitoring approach to provide appropriate and immediate actions once finless porpoise or Chinese White Dolphin is sighted within the MMEZ. All MMEZ will be monitored by competent Marine Mammal Observers (MMOs) to be provided by the Environmental Team (ET) for the IWMF and trained by the Marine Mammal Monitoring Specialist of the ET who is independent from KSZHJV.



#### Figure 6.4 Illustration of Typical MMEZ

6.3.1.4 Prior to the commencement of construction activity, our MMOs shall ensure the boundary of a marine work area and setting up of the MMEZ for the work area and get access to the monitoring location on a barge or a lookout point where there is no

obstructed views for monitoring the MMEZ during the construction activity. The MMEZ shall be scanned thoroughly by a MMO for any presence of marine mammal e.g. finless porpoise for an initial period of 30 minutes. Construction activity shall only be commenced after the MMO has confirmed that the MMEZ is clear of the marine mammal for the initial period of 30 minutes. The MMO shall then inform the construction superintendent through mobile phone or handheld transceivers to certify the commencement of construction activity. The MMEZ monitoring shall be carried on throughout the period for all active construction activities requiring implementation of MMEZ.

- 6.3.1.5 When any mammal marine, e.g. Finless Porpoise, is detected by the MMO within the MMEZ during construction, the MMO shall inform the construction superintendent immediately through mobile phone or handheld transceivers to cease construction activity within the MMEZ. Construction activity shall not be recommenced until the MMO confirms that the MMEZ is continuously clear of marine mammal for a period of 30 minutes. The MMO shall then inform the construction superintendent through mobile phone or handheld transceivers to certify the re-commencement of construction activity.
- 6.3.1.6 As there could be a number of Contractors working at the same time within a work area for the IWMF project, a full contact list of MMEZ monitoring team members of the ET and the relevant responsible construction superintendents of the Contractor at the site shall be prepared, updated regularly and circulated to all parties involved in the MMEZ monitoring. With a full contact list, our MMOs shall be able to find out the contacts of corresponding persons in case of marine mammal sighting within and near the MMEZ or emergent occurrence of any unpredictable impact on marine mammal.
- 6.3.1.7 If a marine mammal is still observed in close vicinity but outside the MMEZ, the MMO shall inform the construction superintendent about the presence of marine mammal. The MMO shall remain in position and closely observe the movement of the marine mammal as well as searching for the appearance of any other marine mammal within the MMEZ. No matter the marine mammal is observed within or in close vicinity but outside the MMEZ, the construction superintendent or relevant persons shall inform all vessel captains involved in construction activities around the MMEZ to pay special attention of the presence of the marine mammal in order to reduce chance of collision with them. In case of injury or live-stranded marine mammal being found within the MMEZ, the marine mammal observer shall immediately inform the construction superintendent to suspend construction activities within the works area and contact AFCD through "1823" marine mammal stranding hotline.
- 6.3.2 Marine mammal watching plan
- 6.3.2.1 Upon the completion of silt curtain installation/re-installation/relocation, the marine works would be conducted within an enclosed environment within the silt curtain. Subsequently, Visual Inspection of the Waters Surrounded by Silt Curtains (Section 2.1, MMWP) and Regular Inspection of Deployed Silt Curtain (Section 2.2, MMWP) inspection under Marine Mammal Watching Plan would be implemented (where applicable, Marine Mammal Exclusion Zone shall be conducted at the meantime).
- 6.3.2.2 Before commencement of dredging/sand blanket laying work at each designated area, a trained MMO shall check whether position frame silt curtains are ready, well prepared and operated without any obvious damage. Also, the MMO shall confirm the presence of the relevant frontline staff of the main contractor or its sub-

contractors and engineers on board to ensure the effective communication, coordination and implementation of the response plan in relation to any incidents involving marine mammals within the waters surrounded by the position frame type silt curtains and the work areas. Also, there are lookout points at an elevated level on each barge, clear and safe access at the edges of the derrick lighter/ flag-top barge for inspection during dredging/sand blanket laying works, provision of sufficient lighting is required if working at night.

- 6.3.2.3 During the operation, the inspection will be conducted daily. The MMO will walk along the edge of derrick lighter (DL) and flag-top barge (FB) along the position frame silt curtain or proper location without obstacles where appropriate to inspect the position frame silt curtains are maintained in the correct positions with no obvious defects / entanglement and there is no observable muddy water passing through the position frame silt curtain system. Any floating refuse trapped by the silt curtain shall be removed as part of the regular inspection. For night inspection, spotlight will be used to provide sufficient brightness to assist the inspection in dark condition.
- 6.3.2.4 For the re-deployment of the localized silt curtains (frame-type, cage-type or enclosed floating-type silt curtains), MMO will conduct visual inspection to confirm that there is no presence of marine mammal within the localized silt curtains (frametype, cage-type or enclosed floating-type silt curtains). Visual inspection will be conducted every an hour by MMO for confirming that there is no any marine mammal observed in the surrounding area of the deployed silt curtain during redeployment of localized silt curtains (frame-type, cage-type or enclosed floatingtype silt curtains). The duration will be subject to various conditions, e.g. weather or angle of observation. The works can only commence after confirming that the surrounding waters of the localized silt curtains has not contain any marine mammal. Thereafter, frontline staff, i.e. foremen, site agent, superintendents and engineers will assist our MMO in implementing the plan from the active work fronts within the waters surrounded by the silt curtains throughout the work period. The MMO will conduct regular check to observe the presence of any marine mammal around the localized silt curtain or being trapped by the localized silt curtain daily. The MMOs will also check if the localized silt curtains are in correct positions.
- 6.3.2.5 The MMO shall fill up our Marine Mammal Sighting Record Sheet. After inspection, those records should be kept properly and submitted to the project team. In case there is any marine mammal being found, the MMO should carry out the response actions and communicate with relevant parties to stop and then resume work after the discovered marine mammal leaves. After lifting up and mobilization of silt curtain, the MMO will repeat the procedures of regular and visual inspection until the end of the construction works.
- 6.3.2.6 Each lookout point will have an unobstructed view to waters around the DL and FB. The MMO will move around the DL and FB to establish a clear and unobstructed view as much as they can without compromising the safety concern. When appropriate, the lookout point can be replaced by a proper location if unobstructed view can be assured.
- 6.3.2.7 Installation of caisson No.19 was completed on 18 March 2021, which the reclamation area had been totally enclosed by permanent structure. Floating type silt curtain at marine access was removed on 18 March 2021. No enclosed area shall be formed by deployment of silt curtain for the remaining works programme.

#### 6.4 Results and Observations

#### 6.4.1 Vessel-based Line-transect Survey

6.4.1.1 The monthly surveys were conducted on 19 and 25 May 2022. As this is the designated peak season (December - May), two surveys were completed. A total of 79.2 km on effort (transects only) survey length was completed, 62.5% of which was conducted at Beaufort Sea State 2 or better (**Table 6.4**). One (1) on effort sightings and One (1) opportunistic sighting of finless porpoise were recorded and confirmed by qualified ecologist (**Table 6.5**, **Figure 6.5**) on 19 May 2022 and 25 May 2022 respectively. Representative photos taken of sighting recorded on 19 May 2022 during vessel-based line-transect survey is presented in **Figure 6.6**.

,	Table 6.4 Summ	nary of Vessel	-based Line	-transect S	urvey Effort	
				Effort	•	

Date	Area*	Beaufort	Effort (km)	Season	Vessel	Effort Type**
		2	11.0		SEAMAR	
19 May 2022	SEL	3	13.2	SPRING	HK	Р
		4	15.6			
		1	18.7		SEAMAD	
25 May 2022	SEL	2	19.8	SPRING	SEAMAR	Р
		3	0.9		HK	

As shown in **Figure. 6.1** 

** P (from AFCD) denotes the ON EFFORT survey on the transect line, not the adjoining passages

Table 6.5 Sightings 1	recorded during	9 May 2022 V	/essel-based Li	ine-transect Survey
Tuble of Dightings	. ccoi aca aai mg	5 11 Luy 2022 I	Cober bubeu L	me transect but vey

Date	Species	Sighting No.	Time	Group Size	PSD	Behaviour	Lat.	Long.	Area	Effort	Season
19 May 2022	Finless Porpoise	125	11:20	4	N/A	Travelling	22.16594	113.9498	SEL	Opp	Spring
25 May 2022	Finless Porpoise	126	11:41	2	50	Other	22.19123	113.9542	SEL	On	Spring




Figure 6.5 Location of sightings recorded during May 2022 Vessel-based Line-transect Survey




Figure 6.6 Representative Photos taken of sighting recorded during Vessel-based Line-transect Survey

6.4.1.2 A review of the long term AFCD marine mammal monitoring programme, the EIA and pre-construction baseline monitoring was conducted. Pre-construction baseline monitoring and the EIA were both conducted during the peak porpoise months, Feb-Apr 2018 and Dec-May 2008-09, respectively. The EIA and the AFCD long term monitoring data can also be compared directly to May 2022 Impact Survey results. Impact monitoring data are also included for reference. The May 2019, 2020 & 2021 impact survey results could be compared directly to May 2022 impact survey results. It was noted that the 11th, 23rd & 35th month of impact monitoring is May 2019, 2020 & 2021 respectively and these data were included.

- 6.4.1.3 A review of the Beaufort Sea State in May survey conditions between 2009 and 2017 (only data available from AFCD at times of writing; AFCD 2018¹; 2017²; 2016³; 2015⁴; 2014⁵; 2013⁶; 2012⁷; 2011⁸; 2010⁹) show that between 45.7% and 100% of survey effort has been conducted at Beaufort Sea State 2 or better in the past. During the EIA conducted in 2009, 82.6% of the survey effort was conducted at Beaufort 2 or better. For this project in May 2022, 62.5% of the survey was conducted at Beaufort Sea State 2 or better and, as such, survey conditions in May 2022 were within the range of previous years.
- 6.4.1.4 A review of the porpoise sightings in the survey area for May between 2009-2017 indicated that there are fluctuations between the number of sightings usually recorded. For all weather conditions, and for the nine years data available, zero (0) sighting was recorded in one year (2012 conducted by AFCD), two (2) sightings were recorded in three years (2010, 2014 and 2016 conducted by AFCD), three (3) sightings were recorded in two years (2009 included in EIA, 2017 conducted by AFCD), five (5) sightings were recorded in two years (2013 and 2015 conducted by AFCD) and seven (7) sightings were recorded in one year (2009 conducted by AFCD). Effort varied considerably between years and the average number of sightings (per km) varied between 0.0 and 4.79 sightings per 40km. There is no trend in encounter rates recorded by the AFCD long term monitoring programme, i.e., the highest encounter rate was recorded in 2009 and 2015 (7 and 5 sightings over 59.6 km and 100km, respectively) and the lowest in 2012 (0 sightings over 18.4 km). For the EIA (2009) survey encounter rate was 1.8 sightings per 40 km. Years 1, 2 and 3 of Impact Monitoring recorded encounter rates of 0.48, 1.96 and 0 sightings per 40 km, respectively. For the first year of impact monitoring, one (1) on effort finless porpoise sightings were recorded, for the second year, four (4) on effort sightings were recorded and for the third year, no (0) on effort sightings were recorded. The May 2022, the encounter rate of 0.51 sightings per 40km is lower than the average recorded for this month by the AFCD Long term monitoring programme (2.5 sightings per 40km).
- 6.4.1.5 The impacts of the Project on marine mammals as predicted in the EIA were that construction activities would cause individuals to move away from the area. It is noted that porpoise have been sighted consistently adjacent to the site since project commencement. The sightings data presented in AFCD long term monitoring reports indicate encounter rates do vary for this month and the May 2022 encounter rate is lower than the average rate calculated for the AFCD monitoring, prior to project construction. To increase the dataset for vessel-based surveys, acoustic towed array surveys have been conducted concomitantly with visual surveys and a separate report has been provided, showing trends in acoustic detections. As porpoise are easier to detect acoustically rather than visually, this larger data set provides more details of porpoise occurrence during vessel-based surveys.
- 6.4.1.6 Since construction commenced, the May encounter rate increased from 0.48 to 1.96, in years 1 and 2, decreased in year 3 to 0 and then, again increased this year (2019, 2020, 2021 and 2022). The May 2022 encounter rate is higher than 2021 rate, however, is low when compared to the information reported in the AFCD long-term dataset, reported prior to project commencement. Works for other projects in the area adjacent to this Project site have been intensified, therefore, they are likely impacting porpoise presence and behaviour.

- 6.4.2 PAM and Land-based Theodolite Tracking
- 6.4.2.1 30 days of PAM surveys were started on 1 May 2019 and completed in the end of May 2019. Multiple PAM systems were deployed at three sites. The PAM system located at the IWMF was lost, however, an alternative data set had been identified. The PAM systems at the two control sites Tai A Chau and Pui O were recovered on 3 August 2019. A summary of marine mammal detections showed that porpoise were recorded every day of deployment at each site, but at varying frequencies. The detailed theodolite result was presented in 17th Monthly EM&A report (November 2019) while detailed PAM result was presented in 18th Monthly EM&A report (December 2019).
- For the baseline study, the DPM for each site was 11,160 (Shek Kwu Chau), 16,089 6.4.2.2 (Tai A Chau) and 3645 (Pui O Wan), totalling 30,894 DPM across all three sites, compared to DPMs of 4740 (Shek Kwu Chau), 7725 (Tai A Chau) and 23,986 (Pui O Wan), totalling 36,451 DPM, for the impact phase study. As the impact phase study was longer than the baseline study, it is not appropriate to directly compare total counts of DPM, however, the DPM rate (the average number of detections per day) for each site can be more directly compared. During the baseline study, Shek Kwu Chau averaged 338.2 DPM per day compared to 124.8 DPM per day, during the impact phase study. This showed a decrease in the daily average of porpoise detection at Shek Kwu Chau. During the baseline study, Tai A Chau averaged 487.6 DPM per day compared to 179.7 DPM per day, during the impact phase study. This showed a decrease in the daily average of porpoise detection at Tai A Chau. During the baseline study, Pui O Wan averaged 98.5 DPM per day compared to 557.8 DPM per day, during the impact phase study. This showed a significant increase in the daily average of porpoise detections at Pui O Wan.
- 6.4.2.3 Overall, the PAM study showed that porpoise continue to consistently utilise the Shek Kwu Chau habitat immediately adjacent to the IWMF construction activities, although to a lesser degree than that prior to construction activities. In addition, the Pui O Wan site, which is 2.5 km away from the IWMF construction area, was also consistently utilised during the impact phase PAM study. A continued assessment of fine scale habitat use, particularly through PAM which yielded large quantities of data, would allow a more comprehensive assessment of the EIA predictions.
- 6.4.2.4 Theodolite surveys were completed in May 2019. In total, 34 days of theodolite tracking were completed between February and May 2019, comprising 167 hours and 49 minutes of observation. No Chinese white dolphin was observed and only one finless was recorded. The finless porpoise encounter rate was calculated as 0.006 finless porpoise per hour, in all weather conditions.
- 6.4.2.5 A total of 2620 vessels of ten different types were observed and tracked within or in the proximity of the IWMF construction site. These comprised fishing boats (236), speed boats (29), container boats (155), government boats (22), high speed ferries (53), others (13) and IWMF-Related construction platforms (974), tug boats (240), transportation boats (363), construction boats (531) and approximately 8 buoys were present marking the site boundary.
- 6.4.2.6 The baseline theodolite tracking was conducted immediately prior to and during the site preparation activities of the site. The baseline data records a decrease in porpoise sightings as site preparation activities commenced and notes that the decrease was most likely due to the onset of site preparation activities. The impact theodolite tracking conducted for this study records a marked increase in the

number of Project related vessels and platforms and, in agreement with baseline conclusions, shows a concomitant decrease in finless porpoise sightings.

- 6.4.3 Specific Mitigation Measures
- 6.4.3.1 Trainings for the MMO were provided by the ET prior to the monitoring of the Marine Mammal Exclusion Zone (MMEZ) for installation/ re-installation/ relocation process of silt curtains, with a cumulative total of 98 individuals being trained and the training records kept by the ET.

#### 6.4.5 References

- 1. Agriculture, Fisheries and Conservation Department (AFCD) 2018. *Annual Marine Mammal Monitoring Programme April 2017-March 2018*) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. <u>http://www.afcd.gov.hk/english/conservation/con_mar_chi/con_mar_chi_chi_html</u>
- 2. Agriculture, Fisheries and Conservation Department (AFCD) 2017. *Annual Marine Mammal Monitoring Programme April 2016-March 2017*) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. http://www.afcd.gov.hk/english/conservation/con_mar_chi/con_mar_chi_chi.html
- 3. Agriculture, Fisheries and Conservation Department (AFCD) 2016. *Annual Marine Mammal Monitoring Programme April 2015-March 2016*) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. http://www.afcd.gov.hk/english/conservation/con_mar_chi/con_mar_chi_chi_html
- Agriculture, Fisheries and Conservation Department (AFCD) 2015. Annual Marine Mammal Monitoring Programme April 2014-March 2015) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. <u>http://www.afcd.gov.hk/english/conservation/con_mar_chi/con_mar_chi/con_mar_chi_chi.html</u>
- 5. Agriculture, Fisheries and Conservation Department (AFCD) 2014. *Annual Marine Mammal Monitoring Programme April 2013-March 2014*) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. http://www.afcd.gov.hk/english/conservation/con_mar_chi/con_mar_chi_chi_html
- Agriculture, Fisheries and Conservation Department (AFCD) 2013. Annual Marine Mammal Monitoring Programme April 2012-March 2013) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. <u>http://www.afcd.gov.hk/english/conservation/con_mar_chi/con_mar_chi chi i/con_mar_chi_chi.html</u>
- Agriculture, Fisheries and Conservation Department (AFCD) 2012. Annual Marine Mammal Monitoring Programme April 2011-March 2012) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. <u>http://www.afcd.gov.hk/english/conservation/con_mar_chi/con_mar_chi_chi.html</u>
- 8. Agriculture, Fisheries and Conservation Department (AFCD) 2011. *Annual Marine Mammal Monitoring Programme April 2010-March 2011*) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. http://www.afcd.gov.hk/english/conservation/con_mar_chi/con_mar_chi/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con_mar_chi_ch_i/con
- Agriculture, Fisheries and Conservation Department (AFCD) 2010. Annual Marine Mammal Monitoring Programme April 2009-March 2010) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. <u>http://www.afcd.gov.hk/english/conservation/con_mar_chi/con_mar_chi_chi.html</u>

# 7. WHITE-BELLIED SEA EAGLE

- 7.1 Monitoring Requirement
- 7.1.1 On Shek Kwu Chau Island, a nest of WBSE is located about 60 m above ground within a hillside shrubland habitat, 130 m in-land from shore, about 550 m away from the proposed reclaimed land, with no human access. 3 phases monitoring programme will be comprised of pre-construction phase, construction phase and operation phase.
- 7.1.2 The Pre-Construction WBSE monitoring was started on 30 January 2018 and the location of WBSE nest was confirmed on 21 February 2018 and it is located at the western part of SKC Island (Figure 7.1). Two adults and two chicks were also recorded on 5th March 2018 survey till the end of the Pre-construction monitoring on 15th May 2018. Construction Phase monitoring were carried out followed by the commencement of the Construction Phase on 28th June 2018.
- 7.2 WBSE Monitoring Parameters, Time, Frequency
- 7.2.1 The objective of the construction phase monitoring should be to verify the utilisation of the area by WBSE, their responses to construction disturbance, as well as the effectiveness of the proposed mitigation measures. Throughout the construction phase, field surveys should be conducted twice per month during their core breeding season (from December to May), and once per month outside their core breeding season (from June to November). The monitoring frequency should be increased to weekly during the incubation period of each year. In order to confirm their foraging ground near the construction site, it is necessary to conduct daily monitoring during the first week of nestling period in each year.
- 7.2.2 Since the location of the WBSE nest was located at the southwest of SKC within the hillside shrubland, it is impossible to observe the eggs during incubation period. Therefore, monitoring with increased frequency during incubation period will be continued until chick was seen in the nest. Daily monitoring of 7-day consecutive monitoring will be carried out once any chick is recorded during the monitoring day. The monitoring schedule during the reporting period is provided in **Appendix C**.
- 7.3 Monitoring Location
- 7.3.1 Since there are no suitable land footings along the coast of SKC, only boat surveys were conducted. On Shek Kwu Chau Island, a nest of WBSE is located about 60 m above ground within a hillside shrubland habitat, 130 m in-land from shore, about 550 m away from the proposed reclaimed land, with no human access.
- 7.4 Monitoring Methodology
- 7.4.1 Information to be collected included feeding, perching/roosting, preening, soaring, flying, nesting and territorial guarding and the time spent on each activity. The responses and reactions to any disturbance to the WBSEs were also recorded and examined in conjunction with the construction noise and/or other events in the vicinity. Other disturbances such as weather condition, or invasion by other fauna species were also recorded.
- 7.4.2 Binocular, scope, camera, lens and GPS device used are summarized as **Table 7.1** below:

Equipment	Quantity
Swarovski EL 8.5 x 42 Binocular	1
Swarovski EL Range 8 x 42 Binocular	1
Swarovski ATX 25-60 x 85 Spotting Scope	1
Canon 1Dx Mark II Camera	1
Canon EF300mm F2.8 Lens with Canon 2x Teleconverter	1
Canon PowerShot G7X Camera	1
Garmin GPSMAP 64S	1


#### Table 7.1 List of Equipment Used during Construction Phase Monitoring

- 7.4.3 If event such as absence of White-bellied Sea Eagle during a whole day of monitoring was found during WBSE monitoring, the actions in accordance with the Event and Action Plan should be carried out according to **Appendix M.**
- 7.5 Results and Observations
- 7.5.1 The twice per month monitoring for incubation period during the construction phase monitoring was conducted on 12th and 25th May 2022 to verify the utilization of the area by WBSE, their responses to construction disturbance, as well as the effectiveness of the proposed mitigation measures. Since there is no landing point long the western part of SKC, boat survey were used for the monitoring survey. The WBSE, monitoring survey was carried out in the morning. The weather condition of monitoring survey was shown in **Table 7.2**.

 Table 7.2 Weather Conditions during the WBSE Monitoring

Date	Condition	Temperature (°C)
12 th May 2022	<ul><li>East wind force 3 to 4</li><li>Rainstorm</li></ul>	24
25 th May 2022	<ul><li>Southwest wind force 4</li><li>Sunny Day</li></ul>	27

- 7.5.2 During the monitoring survey, the two adult WBSEs and one juvenile were recorded staying around the new nest (**Figure 7.1**). No abnormal behaviors of the adults and chick were recorded.
- 7.5.3 All marine works during the monitoring period did not show any effect to the WBSE.
- 7.5.4 No disturbances from anthropogenic activities on the island were recorded during the monitoring survey. However, fishing boats were observed moving close to the shore. No invasion of other fauna species was recorded.
- 7.5.5 There was no sign of using the construction site as a foraging ground.
- 7.5.6 A construction phase monitoring will be continued once per month outside their core breeding season (between June to November) in order to monitor the utilization of the area by WBSE and their responses to construction disturbance.









Figure 7.2 Photo Records of WBSE on SKC during the Reporting Period

## 8. SUMMARY OF MONITORING EXCEEDANCE, COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS

8.1 The Environmental Complaint Handling Procedure is shown in Figure 8.1.



**Figure 8.1 Environmental Complaint Handling Procedures** 

Date	<b>B</b> 1	B2	<b>B3</b>	<b>B</b> 4	CR1	CR2	F1A	H1	S1	S2A	<b>S</b> 3	M1
02-05-2022												
04-05-2022												
06-05-2022												
09-05-2022												
11-05-2022												
13-05-2022												
16-05-2022												
18-05-2022												
20-05-2022												
23-05-2022												
25-05-2022												
27-05-2022												
30-05-2022												
No. of SS Exceedances	0	1	0	0	1	1	0	0	0	0	0	0

#### Table 8.1 Summary of SS Compliance Status at Impact Stations (Mid-Ebb Tide)

Note 1: Detailed results are presented in **Appendix D** 

Legend:

Lugu	nd.
	No exceedance of Action Level and Limit Level
	Exceedance of Action Level recorded at monitoring station located downstream of the
	Project based on dominant tidal flow
	Exceedance of Action Level recorded at monitoring station located upstream/unrelated
	stream (neither upstream nor downstream, far away) of the Project based on dominant
	tidal flow
	Exceedance of Limit Level recorded at monitoring station located downstream of the
	Project based on dominant tidal flow
	Exceedance of Limit Level recorded at monitoring station located upstream/unrelated
	stream of the Project based on dominant tidal flow
	Upstream/unrelated stream station with respect to IWMF Project during the respective
	tide based on dominant tidal flow
	Downstream station with respect to IWMF Project during the respective tide based on
	dominant tidal flow/station within the Project site
	NA for measurement
	Cancelled due to incident or adverse weather
	dominant tidal flow/station within the Project site NA for measurement

Date	<b>B</b> 1	B2	<b>B</b> 3	<b>B4</b>	CR1	CR2	F1A	H1	<b>S</b> 1	S2A	<b>S</b> 3	M1
02-05-2022												
04-05-2022												
06-05-2022												
09-05-2022												
11-05-2022												
13-05-2022												
16-05-2022												
18-05-2022												
20-05-2022												
23-05-2022												
25-05-2022												
27-05-2022												
30-05-2022												
No. of SS Exceedances	0	0	0	0	1	1	0	0	0	0	0	0

Table 8.2 Summary of SS Compliance Status at Impact Stations (Mid-Flood Tide)

Note 1: Detailed results are presented in **Appendix D** 

Legend:

No exceedance of Action Level and Limit Level
Exceedance of Action Level recorded at monitoring station located downstream of the
Project based on dominant tidal flow
Exceedance of Action Level recorded at monitoring station located upstream/unrelated
stream (neither upstream nor downstream, far away) of the Project based on dominant
tidal flow
Exceedance of Limit Level recorded at monitoring station located downstream of the
Project based on dominant tidal flow
Exceedance of Limit Level recorded at monitoring station located upstream/unrelated
stream of the Project based on dominant tidal flow
Upstream/unrelated stream station with respect to IWMF Project during the respective
tide based on dominant tidal flow
Downstream station with respect to IWMF Project during the respective tide based on
dominant tidal flow/station within the Project site
NA for measurement
Cancelled due to incident or adverse weather

8.2 One (1) of the general water quality monitoring results of suspended solids (SS) obtained had exceeded Action Level. Four (4) of general water quality monitoring results of SS obtained during the reporting period had exceeded the Limit Level. Investigations were carried out immediately for each of the exceedance cases during the reporting period.

8.3 No project-related Action Level or Limit Level exceedance was recorded from the 1 May 2022 to 31 May 2022 as shown in **Appendix N**.

8.4 No exceedance of the Action and Limit Levels of the regular WBSE monitoring was recorded during the reporting period.

8.5 No notification of summons and prosecution was received in the reporting period.

8.6 Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix O.

# 9. EM&A SITE INSPECTION

9.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, site inspections were carried out on 3, 10, 17, 24 and 31 May 2022 at the site portions listed in **Table 9.1** below.

Date	Inspected Site Portion	Time
3 May 2022	Portion 1, 1A & 1B (near SKC)	10:20-11:30 AM
10 May 2022	Portion 1, 1A & 1B (near SKC)	10:30-11:40 AM
17 May 2022	Portion 1, 1A & 1B (near SKC)	10:30-11:40 AM
24 May 2022	Portion 1, 1A & 1B (near SKC)	10:40-11:40 AM
31 May 2022	Portion 1, 1A & 1B (near SKC)	10:30-11:40 AM

#### Table 9.1 Site Inspection Record

9.2 One joint site inspection with IEC was carried out on 17 May 2022.

9.3 Environmental deficiencies were observed during weekly site inspection. Key observations during the site inspections of the reporting period are summarized in **Table 9.2**.

Date	Environmental Observations	Follow-up Status
	<ul> <li><u>Observation(s) and Recommendation(s)</u></li> <li>1. At caisson 39, vertical seawall and container office, drip trays for generator and water pump were not plugged.</li> </ul>	1. At caisson 39, vertical seawall and container office, drip trays for generator and water pump had been plugged.
3 May 2022 (Site inspection)	2. At vertical seawall, oil leakage was observed on a vehicle.	2. At vertical seawall, oil stain had been removed as chemical waste.
	3. At generator 601, water inside the drip trays was overflowed.	3. At generator 601, water inside the drip trays had been removed.
	<ul> <li><u>Observation(s) and Recommendation(s)</u></li> <li>1. Near new boarding point, drip tray for water pump should be replaced.</li> </ul>	<ol> <li>Near new boarding point, the drip tray for water pump had been replaced.</li> </ol>
10 May 2022 (Site inspection)	2. Near new boarding point, at generator CSG21220180, near piling area, chemical in-use should be placed on drip tray.	2. Near new boarding point, at generator CSG21220180, near piling area, chemical in-use had been placed on drip tray.
	3. Near caisson 32,33, oil stain was observed on ground.	3. Near caisson 32,33, oil stain had been removed and stored as chemical waste.

 Table 9.2 Site Observations

Date	Environmental Observations	Follow-up Status
17 May 2022 (Site inspection)	<ul> <li><u>Observation(s) and Recommendation(s)</u></li> <li>1. At Wai Fong Yee casting yard near construction office, drip tray for oil drums should be replaced.</li> </ul>	1. At Wai Fong Yee casting yard near construction office, the drip tray for oil drums had been replaced.
	<ul> <li><u>Observation(s) and Recommendation(s)</u></li> <li>1. At vertical seawall, surface runoff from construction site should be presented.</li> </ul>	1. At vertical seawall, wave walls were under installation to prevent surface runoff from construction site.
	2. Regular cleaning to drainage system should be implemented.	2. Drainage system was cleaned regularly.
24 May 2022 (Site inspection)	3. At caisson 16, no NRMM label was posted on generator.	3. At caisson 16, NRMM label had been posted on generator.
	4. At caisson 16, drip tray for generator was not plugged.	4. At caisson 16, drip tray for generator had been plugged.
	5. At caisson 16, chemical in use should be placed on drip tray.	5. At caisson 16, chemical in use had been placed on drip tray.
	<ul> <li><u>Observation(s) and Recommendation(s)</u></li> <li>1. At container office, accessibility to chemical waste cabinet should be provided.</li> </ul>	<ol> <li>At container office, accessibility to chemical waste cabinet had been provided.</li> </ol>
31 May 2022 (Site inspection)	2. At caisson 29, NRMM label of generator was faded.	2. At caisson 29, the faded NRMM label of generator had been replaced.
	3. At caisson 29, the drip tray of generator should be replaced.	3. At caisson 29, the drip tray of generator had been replaced.
	4. At platform 12, chemical in use should be placed on drip tray.	At platform 12, chemical in use had been placed on drip tray.

9.4 The Contractor had rectified all the observations identified during environmental site inspections in the reporting period.

9.5 According to the EIA Study Report, Environmental Permit, contract documents and Updated EM&A Manual, the mitigation measures detailed in the documents are implemented as much as practical during the reporting period. An updated Implementation Status of Environmental Mitigation Measures (EMIS) is provided in **Appendix B**.

### **10. FUTURE KEY ISSUES**

- 10.1 Works to be undertaken in the next reporting month are:
  - Reclamation Area:
    - Reclamation works
    - Installation of Instrumentation
    - Site Investigation works for foundation
    - Foundation works (including Driven H Pile, Socketed H Pile and Bored Pile)
    - Pile cap construction
  - Seawall Portion:
    - Installation of Chinese Pod
    - Caisson extension works, from +3mPD to +6mPD, at Seawall A and B
    - Construction of wave wall along the vertical seawall

10.2 Potential environmental impacts arising from the above construction activities are mainly associated with water quality, construction noise, waste management and ecology.

10.3 The key environmental mitigation measures for the Project in the coming reporting period expected to be associated with the construction activities include:

- Reduction of noise from equipment and machinery on-site;
- Sorting, recycling, storage and disposal of general refuse and construction waste;
- Management of chemicals and avoidance of oil spillage on-site, especially under heavy rains and adverse weather;
- Confirmation of the absence of silt content in the rock filling material and the filling work is properly conducted;
- Dust control of exposed soil surface and stockpile of dusty material at reclaimed area;
- Dust suppression measures for exposed earth surface and stockpile of dusty material;
- Site runoff control measure during rainstorm; and
- Dust and noise control of foundation works.

10.4 The tentative schedule of regular construction noise, water quality and ecology monitoring in the next reporting period is presented in **Appendix P**. The regular construction noise, water quality and ecology monitoring will be conducted at the same monitoring locations in the next reporting period.

## **11. CONCLUSION AND RECOMMENDATIONS**

11.1 This 47th monthly Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 1 May to 31 May 2022, in accordance with the Updated EM&A Manual and the requirement under EP-429/2012/A and FEP-01/429/2012/A.

11.2 Construction noise, water quality, construction waste, marine mammal and WBSE monitoring were carried out in the reporting period. No project-related exceedance of the Action and Limit Level was recorded from 1 May to 31 May 2022.

11.3 Weekly environmental site inspections were conducted during the reporting period. Environmental deficiencies were observed during site inspection and were rectified.

11.4 According to the environmental site inspections performed in the reporting month, the Contractor was reminded to pay attention on on-site housekeeping and the proper storage of the chemicals and construction waste and dust control measure by covering the stockpile of dusty material with impervious sheeting.

11.5 No environmental complaint was received in the reporting period.

11.6 No notification of summon or prosecution was received since commencement of the Contract.

11.7 The ET will keep track of the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Appendix A Master Programme

	Activity Name	Original Duration	Remaining Duration	Activity % Current Start Complete	Current Finish	Late Start	Late Finish	Total Float	M54 Remarks	May	
EPSP6612-WP6E-M54 Program	nme for Design and Construction Works WP6E-M54	2945	1294	22-Nov-17	A 14-Dec-25	18-Mar-22	17-Jun-26	185		54	<u> </u>
EPSP6612-WP6E-M54.01		2945	984	22-Nov-17	A 14-Dec-25	31-May-22	17-Jun-26	185			
EPSP6612-WP6E-M54.01.1 Co	ontractual Key Dates	2821	381	22-Nov-17	A 12-Aug-25	31-May-22	12-Aug-25	0			
EPSP6612-WP6E-M54.01.1.1 De	sign and Construction Phase	2765	325	22-Nov-17	A 17-Jun-25	31-May-22	17-Jun-25	0			
01-1000	Contract Award/Date of Acceptance of Tender	0	0	100% 22-Nov-17	4	31-May-22					
01-1010	Date of Commencement of the Design and the Works	0	0	100% 15-Dec-17	4	31-May-22					
01-1015(3)(M12)	Original Substantial Completion of the Works	0	0	0%	27-Jul-24*		27-Jul-24	0			
01-1020	Extended Substantial Completion of The Works	0	0	0%	17-Jun-25*		17-Jun-25	0	17-Jun-2022 (noon)		
EPSP6612-WP6E-M54.01.1.3 Ex	tension of Time Granted	325	325	27-Jul-24	17-Jun-25	27-Jul-24	17-Jun-25	0			
01-1015-1(3)(M12)	Extension of time granted (Claim No.1 to No.72) *Claim No.9 excluded	325	325	0% 27-Jul-24	17-Jun-25	27-Jul-24	17-Jun-25	0			
EPSP6612-WP6E-M54.01.1.2 Op	peration Phase	56	56	18-Jun-25	12-Aug-25	18-Jun-25	12-Aug-25	0			
01-1030	Commencement of Operation	0	0	0% 18-Jun-25		18-Jun-25		0			
01-1230	Issue Certificate of Completion of the Works (56 days after Substantial	0	0	0%	12-Aug-25*		12-Aug-25	0			
EPSP6612-WP6E-M54.01.2 PI	Completion) anned Completion Dates	984	984	05-Apr-23	14-Dec-25	30-Sep-23	14-Dec-25	0			
01-1030(5a)	Grid Connection Agreem ent (GCA)	0	0	0%	31-Oct-23*		30-Oct-23	0			
01-1040	Incoming Power Energization to IW MF Substation	0	0	0%	31-Oct-24*		30-Oct-24	0			
01-1050	Export Power to Grid	0	0	0%	31-Oct-24*		31-Oct-24	0			
01-1060	Issuance of FS Certificate	0	0	0%	03-Jan-25		17-Dec-24	-17			
01-1070	Completion of Civil Provision for Transmission	0	0	0%	05-Apr-23*		30-Sep-23	178			
01-1080	Commencement of C1.3.4.11 System Commissioning Test	0	0	0% 27-Feb-25		18-Dec-24		-71			
01-1090	Completion of C1.3.4.11 System Commission Test	0	0	0%	24-Mar-25		09-Jan-25	-74			
01-1100	Physical Completion of 90 Days Plant Commissioning Test Works	0	0	0%	09-Aug-25		27-May-25	-74			
01-1110(3)(M15)	Planned Substantial Completion of the Works	0	0	0%	30-Aug-25		17-Jun-25	-74			
01-1110-1(5a)	Completion of 180 Days for Installation, T&C of CCTV System and Onshore	0	0	0%	14-Dec-25*		14-Dec-25	0			
EPSP6612-WP6E-M54.01.3 Da	Power System at Portion 2 ates of Site Pocessions	2742	774	15-Dec-17	A 18-Jun-25	31-May-22	17-Jun-26	365			
01-1120	Possession of Portion 1	0	0	100%	15-Dec-17 A		31-May-22				
01-1130	Possession of Portion 1A	0	0	100%	15-Dec-17 A		31-May-22				
01-1140	Possession of Portion 1B	0	0	100%	15-Dec-17 A		31-May-22				
01-1150	Possession of Portion 2	0	0	0% 18-Jun-25		18-Jun-25		0			
01-1160	Possession of Portion 3	0	0	0%	05-May-23		15-May-23	10			
01-1170	Possession of Portion 4	0	0	0%	05-May-23		15-May-23	10			
01-1180	Possession of Portion 5	0	0	0%	05-May-23		15-May-23	10			
01-1190	Possession of Portion 6	0	0	0% 20-Oct-24*		20-Oct-24		0			
01-1200	Possession of Portion 7	0	0	100%	05-Jan-18 A		17-Jun-25				
01-1210	Possession of Portion 7A	0	0	100%	07-Dec-18 A		17-Jun-25				
01-1210(5a)	Possession of Portion 8	0	0	100% 29-Apr-20	<u>۸</u>	17-Jun-26					
EPSP6612-WP6E-M54.03	Licence/Permit Applications	2190	1099	27-Dec-18	A 02-Jun-25	29-May-22	17-Jun-25	15			
	cense/Permit for Construction	2120	1099	02-Aug-19	A 02-Jun-25	15-Jun-22	17-Jun-25	15			
03-1360(2)	CNP for 24Hrs	2120	1099	48.16% 02-Aug-19	A 02-Jun-25	15-Jun-22	17-Jun-25	15			
03-1370_1(M34)	Landscape and Visual Plan	180	0			15-Dec-22	15-Dec-22	109			•
	re Services Installations (FSI) Certificatie	912	90		28-Aug-22	29-May-22	11-Aug-22	-17			
EPSP6612-WP6E-M54.03.4.3 Fir		852	30		29-Jun-22	29-May-22		-17			

<b>3-Month Rolling</b>	Programme (May 2022)
Page 1 of 24	


Remaining Work
Actual Work

Critical Milestone

Milestone


Critical Remaining Work

٠



KEPPEL SEGURRS - ZHEN HUAJOINT VENTURE ID	Activity Name	Original Duration	Remaining Duration	Activity % Current Start Complete	Current Finish	Late Start	Late Finish	Total Float	M54 Remarks	May	ste Management
05-3000	Perparation and Submission of Fire Engineering Report to FSD	550	0	100% 10-Apr-19	A 31-May-22	29-May-22	29-May-22	-1		54	55 Perparation and Sub
<b>—</b> 05-4450	Approval of Fire Engineering Report by FSD	0	0	0%	29-Jun-22		12-Jun-22	-17			
EPSP6612-WP6E-M54.03.4.1 Fire Services	s Installations Certificate Inspection	0	0	28-Aug-22	28-Aug-22	11-Aug-22	11-Aug-22	-17			
03-1555-1(5a)	Approval of General Building Plans and FSI Provision Design Submission	0	0	0%	28-Aug-22		11-Aug-22	-17			
EPSP6612-WP6E-M54.03.5 Air Pollutio	n Control (Specified Processes) License	600	0	27-Dec-18	A 31-May-22	07-Dec-22	07-Dec-22	191			
<b>03-1730(3)</b>	Early Engagement With EPD SP Licensing Department for Information exchange	600	0	100% 27-Dec-18	A 31-May-22	07-Dec-22	07-Dec-22	191			31-May-22, Early Er
EPSP6612-WP6E-M54.04 Genera	I Submissions	2389	1108	18-Dec-17	A 11-Jun-25	11-Jun-22	22-Jun-25	11			
EPSP6612-WP6E-M54.04.1 Contractor	's Plans Submission and Approval	2389	1108	18-Dec-17	A 11-Jun-25	11-Jun-22	22-Jun-25	11			
<b>04-1400(1)</b>	Operation Plan (OP)	240	0	100% 18-Dec-17	A 31-May-22	26-Nov-23	26-Nov-23	545			31-May-22, Operatic
EPSP6612-WP6E-M54.04.1.1 BEAM Plus	Assies smeint	1108	1108	31-May-22	11-Jun-25	11-Jun-22	22-Jun-25	11			
<b>04-1500-1(1)</b>	Provisional Assessment	1108	1108	0% 31-May-22	11-Jun-25	11-Jun-22	22-Jun-25	11		31-1	May-22
EPSP6612-WP6E-M54.05 Design	Submissions	1647	458	27-Apr-18	A 31-Aug-23	06-May-22	17-Jun-26	1021			
EPSP6612-WP6E-M54.05.3 General Bu	ilding Plan	394	60	03-Mar-21	A 28-Aug-22	13-Jun-22	11-Aug-22	-17			
04-1600(M42)	Process Building & Wastewater Treatment Plant	135	0	100% 03-Jun-21	A 30-Jun-22	11-Aug-22	11-Aug-22	43			
04-1610(M42)	Turbin Hall Building	135	0	100% 03-Mar-21	A 30-Jun-22	11-Aug-22	11-Aug-22	43			
04-1620(M42)	Compressor & CCCW Building	135	0	100% 03-Mar-21	A 30-Jun-22	11-Aug-22	11-Aug-22	43			
04-1630(M42)	Chimney	135	0	100% 03-Mar-21	A 30-Jun-22	11-Aug-22	11-Aug-22	43			
04-1640(M42)	Mechanical Treatment Plant & Water Treatment Plant	135	0	100% 03-Jun-21	A 30-Jun-22	11-Aug-22	11-Aug-22	43			
04-1650(M42)	Reception Pavilion	135	0	100% 03-Jun-21	A 30-Jun-22	11-Aug-22	11-Aug-22	43			
<b>04-1660(M42)</b>	Administration Building and Viewing Gallery	135	0	100% 03-Jun-21	A 30-Jun-22	11-Aug-22	11-Aug-22	43			
04-1670(M42)	Elevated Drive Way and Associated Structures	135	0	100% 03-Mar-21	A 30-Jun-22	11-Aug-22	11-Aug-22	43			
04-1680(M42)	IW MF Substation	135	0	100% 03-Mar-21	A 30-Jun-22	11-Aug-22	11-Aug-22	43			
04-1690(M46)	ACC Equipment Structure	30	30	0% 30-Jun-22	29-Jul-22	13-Jul-22	11-Aug-22	13			;
<b>0</b> 4-1700	Ves sel Offloading Point	60	60	0% 30-Jun-22	28-Aug-22	13-Jun-22	11-Aug-22	-17			:
<b>04-1710</b>	Vehicle Fuel Filling Station	60	60	0% 30-Jun-22	28-Aug-22	13-Jun-22	11-Aug-22	-17			;
<b>0</b> 4-1720	Fuel Filling Kiosk	60	60	0% 30-Jun-22	28-Aug-22	13-Jun-22	11-Aug-22	-17			:
<b>0</b> 4-1730	Weighbridge	60	60	0% 22-Apr-22	A 28-Aug-22	13-Jun-22	11-Aug-22	-17			
<b>04-1740</b>	Seawater Intake Structure	60	60	0% 30-Jun-22	28-Aug-22	13-Jun-22	11-Aug-22	-17			:
EPSP6612-WP6E-M54.05.01 AIP Desig	n Package Submissions	1506	225	27-Apr-18	A 10-Jan-23	06-May-22	19-Mar-26	1164			
EPSP6612-WP6E-M54.05.01.01 AIP Proce	ss and La yout Design (2.1)	96	96	31-Jan-22	A 03-Sep-22	20-Jul-22	23-Oct-22	50			
EPSP6612-WP6E-M54.05.01.01.2 MSW tr	eatment process design for mechanical treatment (2.1.02)	96	96	31-Jan-22	A 03-Sep-22	20-Jul-22	23-Oct-22	50			
<b>—</b> 05-1090	Mechanical Treatment Plant	96	96	5% 31-Jan-22	A 03-Sep-22	20-Jul-22	23-Oct-22	50			
EPSP6612-WP6E-M54.05.01.02 AIP Groun	d Treatment, Reclamation, Seawall, Breakwater, Berth (22)	424	89	26-Aug-20	A 27-Aug-22	06-May-22	02-Aug-22	-25			
05-2970	Onshore crane Facility (2.2.11)	90	89	5% 11-May-22	A 27-Aug-22	06-May-22	02-Aug-22	-25		ay-22 A	
<b>05-2980</b>	Onshore vessel power supply system (2.2.12)	135	30	80% 26-Aug-20	A 29-Jun-22	04-Jul-22	02-Aug-22	34			
EPSP6612-WP6E-M54.05.01.03 AIP Incine	ration Plant Buildings(2.3)	1341	60	27-Apr-18	A 29-Jul-22	31-May-22	21-Sep-23	419			
EPSP6612-WP6E-M54.05.01.03.1 General	Layout Drawings and Fire Saftey Strategy (2.3.00)	1341	60	27-Apr-18	A 29-Jul-22	31-May-22	08-Sep-22	41			
🛑 04-1700(M46)	Gate House and miscellaneous	30	30	0% 31-May-22	29-Jun-22	06-Jul-22	04-Aug-22	36		31-1	May-22
05-1210	Process Building & Wastewater Treatment Plant (2.3.00.01 & 2.5.00.01)	105	13	65% 04-May-20	A 12-Jun-22	31-May-22	12-Jun-22	0			Proce
<b>05-1220</b>	ACC Equipment Structure	60	60	0% 31-May-22	29-Jul-22	11-Jul-22	08-Sep-22	41		31-1	May-22
05-2020	Administration Building and Viewing Gallery (2.7.00)	135	0	65% 03-Aug-18	A 31-May-22	11-Aug-22	11-Aug-22	73			31-May-22, Adminis
<b>05-2640</b>	IWMF Site Wide Architectural Details (2.9.00)	105	0	5% 27-Apr-21	A 31-May-22	23-Jul-22	23- Jul-22	54			31-May-22, IW MF S

3-Month	Rolling	Programme	(May 2022)
Page 2 of 24			




Critical Milestone

♦ Milestone

	EP/SP/66/12 ties, Phase 1
	Jul Aug
bmission of	56 57 Fire Engineering Report to FSD, 31-May-22, 31-May-22, Perparation a
•	Approval of Fire Engineering Report by FSD,
	•
ingagement \	With EPD SP Licensing Department for Information exchange, Early E
on Plan (OP	), Operation Plan (OP), 31-May-22
	I 30-Jun-22, Process Building & Wastewater Treatment Plant, Proce
	I 30-Jun-22, Turbin Hall Building, Turbin Hall Building, 30-Jun-22
	I 30-Jun-22, Compressor & CCCW Building, Compressor & CCCW
	I 30-Jun-22, Chimney, Chimney, 30-Jun-22
	I: 30-Jun-22, Mechanical Treatment Plant & Water Treatment Plant, M
	I 30-Jun-22, Reception Pavilion, Reception Pavilion, 30-Jun-22
	1 30-Jun-22, Administration Building and Viewing Gallery, Administra
	I 30-Jun-22, Elevated Drive Way and Associated Structures, Elevated
	I 30-Jun-22, IWMF Substation, IWMF Substation, 30-Jun-22
30-Jun-22	29-Jul-22, ACC Equipment Struct
30-Jun-22	
30-Jun-22	
30-Jun-22	
30-Jun-22	
	(
	29-Jun-22, Onshore vessel power supply system (2.2.12), Onshore v
	29-Jun-22, Gate House and miscellaneous
ess Building	y & W as tewa ter Treatment Plant (2.3.00.01 & 2.5.00.01), 12-Jun-22, 12-
-	
	29-Jul-22, ACC Equipment Struct
stration Buik	ding and Viewing Gallery (2.7.00), Administration Building and Viewing
Site Wide Ar	chitectural Details (2.9.00), IWMF Site Wide Architectural Details (2.9

<ul> <li>05-1550</li> <li>05-1560</li> <li>05-1570</li> <li>05-1580</li> <li>05-1590</li> <li>05-1600</li> <li>05-1610</li> <li>05-1630</li> <li>05-1770</li> <li>05-1770-1(M20)</li> <li>EPSP6612-WP6E-M54.05.01.3 AIP Fire statements</li> </ul>	Reception Pavilion	Original Duration           105           105           135           90           90           1318           150           105           1318           1318           1318           1318           1318           1318           1318           1318           1318           1318           1318           1318           1315           135           135           135           135	0 10 10 44	65% 5% 5% 25% 25% 25% 25%	<ul> <li>Current Start</li> <li>27-Apr-18 A</li> <li>30-Oct-20 A</li> <li>30-Oct-20 A</li> <li>01-Dec-21 A</li> <li>01-Dec-21 A</li> <li>10-Jan-19 A</li> <li>10-Jan-19 A</li> <li>11-Jul-18 A</li> <li>15-Jan-19 A</li> <li>15-Jan-19 A</li> </ul>	31-May-22           31-May-22           31-May-22           09-Jun-22           13-Jul-22           31-May-22           31-May-22           31-May-22           31-May-22           31-May-22	10-Jun-22         1           20-Jun-22         2           10-Jul-22         1           06-Jul-23         0	11-Aug-22	71       73       73       10       10       435       41       402       402	May 54	09-Jur 31-May-22, Electr
<ul> <li>EPSP6612-WP6E-M54.05.01.03.2 Found</li> <li>05-3090</li> <li>EPSP6612-WP6E-M54.05.01.03.8 Operation</li> <li>05-2250</li> <li>EPSP6612-WP6E-M54.05.01.03.7 Building</li> <li>05-1550</li> <li>05-1560</li> <li>05-1560</li> <li>05-1580</li> <li>05-1580</li> <li>05-1580</li> <li>05-1600</li> <li>05-1600</li> <li>05-1610</li> <li>05-1630</li> <li>05-1770</li> <li>05-1770</li> <li>05-1770</li> <li>05-17704</li> <li>EPSP6612-WP6E-M54.05.01.3 AIP Fire state</li> </ul>	Jation design (2.3.01)         Reception Pavilion         tion Management System (2.3.03.04)         Design of the Air Quality Monitoring Stations (2.9.01)         ng services design (excluding fire services installation design) (2.3.06)         Electrical Services and Lighting         MVAC (6 Packages)         Odour Control         Plumbing (7 Packages)         Drainage (7 Packages)         Lifts and Escalators (2 Packages)         Building Management System (BMS)         Vehicle & Container Wash System	135           135           90           90           90           1318           150           105           135           210           135           135           135           135           135           135           135           135           135	0 0 10 10 44 0 0 0 0 0 0 0 0 0 0 0	5% 5% 25% 25% 25% 25%	30-Oct-20 A 30-Oct-20 A 01-Dec-21 A 11-Jul-18 A 10-Jan-19 A 10-Jan-19 A 11-Jul-18 A 11-Jul-18 A	31-May-22           31-May-22           31-May-22           09-Jun-22           13-Jul-22           31-May-22           31-May-22           31-May-22           31-May-22           31-May-22	11-Aug-22         1           11-Aug-22         1           10-Jun-22         1           10-Jun-22         1           20-Jun-22         2           10-Jun-22         1           06-Jul-23         0	11-Aug-22           11-Aug-22           11-Aug-22           19-Jun-22           19-Jun-22           19-Jun-22           10-Jul-22           10-Jul-22	73       73       10       10       435       41       402		31-May-22, Recep 09-Jur 31-May-22, Electr 31-May-22, MVAC
<ul> <li>05-3090</li> <li>EPSP6612-WP6E-M54.05.01.03.8 Operation</li> <li>05-2250</li> <li>EPSP6612-WP6E-M54.05.01.03.7 Buildities</li> <li>05-1550</li> <li>05-1560</li> <li>05-1570</li> <li>05-1580</li> <li>05-1580</li> <li>05-1590</li> <li>05-1600</li> <li>05-1610</li> <li>05-1630</li> <li>05-1770</li> <li>05-1770</li> <li>05-1770</li> <li>05-1770</li> <li>05-1770</li> <li>EPSP6612-WP6E-M54.05.01.3 AIP Fire state</li> </ul>	Reception Pavilion         tion Management System (2.3.03.04)         Design of the Air Quality Monitoring Stations (2.9.01)         ng services design (excluding fire services installation design) (2.3.06)         Electrical Services and Lighting         MVAC (6 Packages)         Odour Control         Plumbing (7 Packages)         Drainage (7 Packages)         Lifts and Escalators (2 Packages)         Building Management System (BMS)         Vehicle & Container Wash System	135           90           90           1318           150           105           135           135           135           135           135           135           135           135           135           135           135           135           135           135           135           135	0 10 10 44 0 0 0 0 0 0 0 0 0 0	5% 25% 25% 25% 25% 25%	<ul> <li>30-Oct-20 A</li> <li>01-Dec-21 A</li> <li>01-Dec-21 A</li> <li>11-Jul-18A</li> <li>10-Jan-19 A</li> <li>10-Jan-19 A</li> <li>11-Jul-18A</li> <li>15-Jan-19 A</li> </ul>	31-May-22 09-Jun-22 09-Jun-22 13-Jul-22 31-May-22 31-May-22 31-May-22	11-Aug-22         1           10-Jun-22         1           10-Jun-22         1           20-Jun-22         2           10-Jul-22         1           06-Jul-23         0	11-Aug-22         1           19-Jun-22         1           19-Jun-22         1           19-Jun-22         1           10-Jul-22         1           16-Jul-23         1	73 10 10 435 41 402		09-Jur 31-May-22, Elect 31-May-22, MVA(
EPSP6612-WP6E-M54.05.01.03.8 Operation 05-2250 EPSP6612-WP6E-M54.05.01.03.7 Buildi 05-1550 05-1560 05-1570 05-1580 05-1580 05-1590 05-1600 05-1600 05-1610 05-1630 05-1770 05-1770 EPSP6612-WP6E-M54.05.01.3 AIP Fire state	tion       Management System (2.3.03.04)         Design of the Air Quality Monitoring Stations (2.9.01)         ng services design (excluding fire services installation design) (2.3.06)         Electrical Services and Lighting         MVAC (6 Packages)         Odour Control         Plumbing (7 Packages)         Drainage (7 Packages)         Lifts and Escalators (2 Packages)         Building Management System (BMS)         Vehicle & Container Wash System	90 90 1318 150 105 135 210 135 135 135 135	10 10 44 0 0 0 0 0 0 0 0 0 0 0	5% 25% 25% 25% 25% 25%	01-Dec-21 A 01-Dec-21 A 11-Jul-18 A 10-Jan-19 A 10-Jan-19 A 10-Jan-19 A 11-Jul-18 A 15-Jan-19 A	09-Jun-22           09-Jun-22           13-Jul-22           31-May-22           31-May-22           31-May-22	10-Jun-22         1           10-Jun-22         1           10-Jun-22         1           20-Jun-22         2           10-Jul-22         1           06-Jul-23         0	9-Jun-22           19-Jun-22           21-Sep-23           10-Jul-22           06-Jul-23	10       10       435       41       402		09-Ju 31-May-22, Elect 31-May-22, MVA
<ul> <li>05-2250</li> <li>EPSP6612-WP6E-M54.05.01.03.7 Buildi</li> <li>05-1550</li> <li>05-1560</li> <li>05-1570</li> <li>05-1580</li> <li>05-1590</li> <li>05-1600</li> <li>05-1610</li> <li>05-1630</li> <li>05-1770</li> <li>05-1770-1(M20)</li> <li>EPSP6612-WP6E-M54.05.01.3 AIP Fire statements</li> </ul>	Design of the Air Quality Monitoring Stations (2.9.01)         ng services design (excluding fire services installation design) (2.3.06)         Electrical Services and Lighting         MVAC (6 Packages)         Odour Control         Plumbing (7 Packages)         Drainage (7 Packages)         Lifts and Escalators (2 Packages)         Building Management System (BMS)         Vehicle & Container Wash System	90 1318 150 105 210 210 135 135 135 135 135	10 44 0 0 0 0 0 0 0 0 0 0	5% 25% 25% 25% 25% 25%	<ul> <li>01-Dec-21 A</li> <li>11-Jul-18A</li> <li>10-Jan-19 A</li> <li>10-Jan-19 A</li> <li>11-Jul-18 A</li> <li>15-Jan-19 A</li> </ul>	09-Jun-22 13-Jul-22 31-May-22 31-May-22 31-May-22	10-Jun-22         1           20-Jun-22         2           10-Jul-22         1           06-Jul-23         0	19-Jun-22 21-Sep-23 10-Jul-22 06-Jul-23	10 435 41 402		31-May-22, Elec 31-May-22, MVA
<ul> <li>EPSP6612-WP6E-M54.05.01.03.7 Buildi</li> <li>05-1550</li> <li>05-1560</li> <li>05-1570</li> <li>05-1580</li> <li>05-1590</li> <li>05-1600</li> <li>05-1610</li> <li>05-1630</li> <li>05-1770</li> <li>05-1770-1(M20)</li> <li>EPSP6612-WP6E-M54.05.01.3 AIP Fire statements</li> </ul>	ng services design (excluding fire services installation design) (2.3.06)         Electrical Services and Lighting         MVAC (6 Packages)         Odour Control         Plumbing (7 Packages)         Drainage (7 Packages)         ELV (7 Packages)         Lifts and Escalators (2 Packages)         Building Management System (BMS)         Vehicle & Container Wash System	1318           150           105           135           210           135           135           135           135           135           135	44 0 0 0 0 0 0	25% 25% 25% 25% 25%	11-Jul-18 A           10-Jan-19 A           10-Jan-19 A           11-Jul-18 A           11-Jul-18 A           15-Jan-19 A	13-Jul-22           31-May-22           31-May-22           31-May-22           31-May-22	20-Jun-22         2           10-Jul-22         1           06-Jul-23         0	21-Sep-23 10-Jul-22 06-Jul-23	435 41 402		31-May-22, Elec 31-May-22, MVA
<ul> <li>05-1550</li> <li>05-1560</li> <li>05-1570</li> <li>05-1580</li> <li>05-1590</li> <li>05-1600</li> <li>05-1610</li> <li>05-1630</li> <li>05-1770</li> <li>05-1770-1(M20)</li> <li>EPSP6612-WP6E-M54.05.01.3 AIP Fire statements</li> </ul>	Electrical Services and Lighting         MVAC (6 Packages)         Odour Control         Plumbing (7 Packages)         Drainage (7 Packages)         ELV (7 Packages)         Lifts and Escalators (2 Packages)         Building Management System (BMS)         Vehicle & Container Wash System	150 105 135 210 135 135 135 135	0 0 0 0 0 0	25% 25% 25% 25% 25%	<ul> <li>10-Jan-19 A</li> <li>10-Jan-19 A</li> <li>11-Jul-18 A</li> <li>15-Jan-19 A</li> </ul>	31-May-22 31-May-22 31-May-22	10-Jul-22 1 06-Jul-23 0	10-Jul-22 06-Jul-23	41 402		31-May-22, MVA
<ul> <li>05-1560</li> <li>05-1570</li> <li>05-1580</li> <li>05-1590</li> <li>05-1600</li> <li>05-1610</li> <li>05-1630</li> <li>05-1770</li> <li>05-1770-1(M20)</li> <li>EPSP6612-WP6E-M54.05.01.3 AIP Fire statements</li> </ul>	MVAC (6 Packages)         Odour Control         Plumbing (7 Packages)         Drainage (7 Packages)         ELV (7 Packages)         Lifts and Escalators (2 Packages)         Building Management System (BMS)         Vehicle & Container Wash System	105 135 210 135 135 135 135 135	0 0 0 0	25% 25% 25% 25%	<ul> <li>10-Jan-19 A</li> <li>11-Jul-18 A</li> <li>15-Jan-19 A</li> </ul>	31-May-22 31-May-22	06-Jul-23 0	)6-Jul-23	402		31-May-22, MVA
<ul> <li>05-1570</li> <li>05-1580</li> <li>05-1590</li> <li>05-1600</li> <li>05-1610</li> <li>05-1630</li> <li>05-1770</li> <li>05-1770-1(M20)</li> <li>EPSP6612-WP6E-M54.05.01.3 AIP Fire statements</li> </ul>	Odour Control         Plumbing (7 Packages)         Drainage (7 Packages)         ELV (7 Packages)         Lifts and Escalators (2 Packages)         Building Management System (BMS)         Vehicle & Container Wash System	135 210 135 135 135 135 135	0 0 0 0 0	25% 25% 25%	11-Jul-18A	31-May-22					
<ul> <li>05-1580</li> <li>05-1590</li> <li>05-1600</li> <li>05-1610</li> <li>05-1630</li> <li>05-1770</li> <li>05-1770-1(M20)</li> <li>EPSP6612-WP6E-M54.05.01.3 AIP Fire statements</li> </ul>	Plumbing (7 Packages)         Drainage (7 Packages)         ELV (7 Packages)         Lifts and Escalators (2 Packages)         Building Management System (BMS)         Vehicle & Container Wash System	210 135 135 135 135 135	0 0 0	25% 25%	5 15-Jan-19 A		06-Jul-23 0	)6-Jul-23	402		31-Mav-22. Odo
<ul> <li>05-1590</li> <li>05-1600</li> <li>05-1610</li> <li>05-1630</li> <li>05-1770</li> <li>05-1770-1(M20)</li> <li>EPSP6612-WP6E-M54.05.01.3 AIP Fire statements</li> </ul>	Drainage (7 Packages)         ELV (7 Packages)         Lifts and Escalators (2 Packages)         Building Management System (BMS)         Vehicle & Container Wash System	135 135 135 135 135	0	25%		31-May-22					
<ul> <li>05-1600</li> <li>05-1610</li> <li>05-1630</li> <li>05-1770</li> <li>05-1770-1(M20)</li> <li>EPSP6612-WP6E-M54.05.01.3 AIP Fire statements</li> </ul>	ELV (7 Packages)         Lifts and Escalators (2 Packages)         Building Management System (BMS)         Vehicle & Container Wash System	135 135 135	0		5 15-Jan-19 A	····	21-Sep-23 2	21-Sep-23	479		31-May-22, Plur
<ul> <li>05-1610</li> <li>05-1630</li> <li>05-1770</li> <li>05-1770-1(M20)</li> <li>EPSP6612-WP6E-M54.05.01.3 AIP Fire statements</li> </ul>	Lifts and Escalators (2 Packages) Building Management System (BMS) Vehicle & Container Wash System	135		25%		31-May-22	21-Sep-23 2	21-Sep-23	479		31-May-22, Dra
<ul> <li>05-1630</li> <li>05-1770</li> <li>05-1770-1(M20)</li> <li>EPSP6612-WP6E-M54.05.01.3 AIP Fire statements</li> </ul>	Building Management System (BMS) Vehicle & Container Wash System	135	0		10-Jan-19 A	31-May-22	09-Aug-22 0	)9-Aug-22	71		31-May-22, EL\
<ul> <li>05-1770</li> <li>05-1770-1(M20)</li> <li>EPSP6612-WP6E-M54.05.01.3 AIP Fire statements</li> </ul>	Vehicle & Container Wash System			5%	30-Dec-19 A	31-May-22	15-Dec-22 1	5-Dec-22	199		31-May-22, Lift
<ul> <li>05-1770-1(M20)</li> <li>EPSP6612-WP6E-M54.05.01.3 AIP Fire statements</li> </ul>			0	45%	16-Mar-20 A	31-May-22	20-Jun-22 2	20-Jun-22	21		31-May-22, Bui
EPSP6612-WP6E-M54.05.01.3 AIP Fire s	Water Cannon System	44	44	0%	31-May-22	13-Jul-22	12-Aug-22 2	24-Sep-22	73	31-May-22	
		135	0	45%	5 11-Jun-19 A	31-May-22	09-Aug-22 0	)9-Aug-22	71		31-May-22, Wa
	ervices in stallation design (2.3.05)	384	0		28-Dec-18 A	31-May-22	13-May-22 1	3-May-22	-17		
EPSP6612-WP6E-M54.05.01.3.1 Proces	s Building (2.3.05.01)	135	0		10-Jan-19 A	31-May-22	13-May-22 1	3-May-22	-17		
<b>05-1510</b>	Fire Systems	105	0	5%	10-Jan-19 A	31-May-22	13-May-22 1	3-May-22	-17		Fire Systems,
<b>1</b> 05-1530	FS schematics	135	0	5%	5 10-Jan-19 A	31-May-22	13-May-22 1	3-May-22	-17		FS schematics
EPSP6612-WP6E-M54.05.01.3.3 Turbine	e Hall Building (2.3.05.03)	105	0		28-Dec-18 A	31-May-22	13-May-22 1	3-May-22	-17		
<b>—</b> 05-5400	Fire Systems (2.3.05.03.01)	105	0	5%	28-Dec-18 A	31-May-22	13-May-22 1	3-May-22	-17		Fire Systems
05-5420-1(M22)	FS schematics (2.3.05.03.03)	90	0	5%	28-Dec-18 A	31-May-22	13-May-22 1	3-May-22	-17		FS schematic
EPSP6612-WP6E-M54.05.01.3.5 Elevate	ed Drive Way and Associated Structures (2.3.05.05)	180	0		16-Dec-19 A	31-May-22	13-May-22 1	3-May-22	-17		-
	Fire Systems	180	0	5%	6 16-Dec-19 A	31-May-22	13-May-22 1	3-May-22	-17		Fire Systems,
05-5450-1(M22)	FS schematics	135	0	5%	6 16-Dec-19 A	31-May-22	13-May-22 1	3-May-22	-17		FS schematic
EPSP6612-WP6E-M54.05.01.3.6 Recept	ion Pavilion (2.3.05.06)	270	0		04-Oct-19 A	31-May-22	13-May-22 1	3-May-22	-17		
05-5460(M22)	Fire Systems (2.3.05.06.01)	270	0	5%	04-Oct-19 A	31-May-22	13-May-22 1	3-May-22	-17		Fire Systems
05-5470-1(M22)	FS schematics (2.3.05.06.03)	135	0	5%	04-Oct-19 A	31-May-22	13-May-22 1	3-May-22	-17		FS schematic
EPSP6612-WP6E-M54.05.01.3.7 Compre		140	0		11-Sep-19 A	31-May-22	13-May-22 1		-17		
05-5480-1(M22)	Fire Systems (2.3.05.07.01)	140		5%	11-Sep-19 A		13-May-22 1		-17		Fire Systems
<b>05-5490-1(M22)</b>	FS schematics (2.3.05.07.03)	135	0		11-Sep-19 A		13-May-22 1		-17		FS schematic
EPSP6612-WP6E-M54.05.01.04 AIP Mech		1352	225			10-Jan-23	13-May-22 1	,	1164		
05-1650	Foundation design (2.4.01)	135	0		07-Jul-19A		05-Sep-22 0		98		31-May-22, Fo
<b>05-1660</b>	Structural design (2.4.02)	457	0		21-May-19 A		20-Oct-22 2		143		31-May-22, Str
					-	-					• 31-Way-22, 30
05-1670	Electrical and instrumentation works design (2.4.03)	180	180		15-Jul-22*	10-Jan-23	26-Aug-22 2		42		
05-1680	Mechanical works design (2.4.04)	180	180		15-Jul-22*	10-Jan-23	26-Aug-22 2		42		<b>F</b> ine comito o l
<b>05-1690</b>	Fire services installation design (2.4.05) (3 Packages)	135	0	5%	20-Mar-19A		13-May-22 1	-	-17		Fire services in
	ng services design (excluding fire services installation design) (2.4.06)	1081	0		20-Mar-19 A		20-Jun-22 1		1389		
<b>05-1700</b>	LV and Emergency Power Distribution Design	135	0	25%	20-Mar-19 A	31-May-22		)8-Feb-24	619		31-May-22, LV
<b>05-1710</b>	MVAC	135	0	5%	25-Mar-19 A	31-May-22	06-Jul-23 0	)6-Jul-23	402		31-May-22, MV

3-Month	Rolling	Programme	(May 2022)
Page 3 of 24			



Critical Milestone

♦ Milestone

**♦** 

ct No. E Facilitie	P/SP/66/12 es, Phase 1	<b>R</b>	镜保護署 wironmental Protection Department
20	Jul		Aug
	56		57
aster Layout Pl	an and Plant Layout (2.1.	06), Site Mas	ter Layout Plan and Plant Layout
ion Pavilion, R	eception Pavilion, 31-Ma	y-22	
22, Design of t	he AirQualityMonitoring	Stations (2.9	.01), Design of the Air Quality Mo
	nd Lighting, Electrical Se		ghting, 31-May-22
	MVAC (6 Packages), 31 Control, 31-May-22	-May-22	
	s), Plumbing (7 Package	es), 31-May-2	2
ge (7 Package	s), Drainage (7 Packages	s), 31-May-22	· · · · · · · · · · · · · · · · · · ·
Packages), E	LV (7 Packages), 31-May	-22	
d Escalators (	2 Packages), Lifts and E	scalators (2 F	Packages), 31-May-22
g Managemen			nt System (BMS), 31-May-22
			Container Wash System
Cannon Syster	n , W ater Cannon System	, 31-May-22	
/lay-22, 31-Ma	y-22, Fire Systems		
-May-22, 31-M	ay-22, FS schematics		
05.03.01), 31-N	May-22, 31-May-22, Fire S	Systems (2.3.	05.03.01)
3.05.03.03), 31	-May-22, 31-May-22, FS	schematics (	2.3.05.03.03)
/lay-22, 31-Ma	y-22, Fire Systems		
-May-22, 31-M	lay-22, FS schematics		
05.06.01), 31-N	May-22, 31-May-22, Fire S	Systems (2.3.	,
	-May-22, 31-May-22, FS	schematics (	
05.07.01), 31-N	May-22, 31-May-22, Fire S	Systems (2.3.	,
3.05.07.03), 31	-May-22, 31-May-22, FS	,	2.3.05.07.03)
tion design (2	4.01), Foundation design		May-22
ral design (2.4	.02), Structural design (2 15-Jul-22*		
lation design (			May-22, Fire services installation
Emergency P			rgency Power Distribution Desig
MVAC, 31-Ma	iy-22		
Control, Odour	Control, 31-May-22		

Keppel Seghers									Contrac Integrated Waste Management
REPPEL SEGNERS - ZHEN HUAJOINT VENTURE	Activity Name	Original Duration	Remaining Duration	Activity % Current Start Complete	Current Finish	Late Start	Late Finish	Total Float M54 Remarks	
<b>05-1730</b>	Plumbing	135	0	25% 20-Mar-19 <i>A</i>	A 31-May-22	19-Mar-26	19-Mar-26	1389	54 55 55 31-May-22, Plumbi
<b>05-1740</b>	Drainage	135	0	5% 20-Mar-19 <i>A</i>	31-May-22	04-Mar-26	04-Mar-26	1374	31-May-22, Draina
05-1750	ELV	135	0	25% 20-Mar-19 <i>A</i>	31-May-22	09-Aug-22	09-Aug-22	71	31-May-22, ELV, El
05-1760	Lifts	135	0	5% 30-Dec-197	A 31-May-22	30-Dec-22	30-Dec-22	214	31-May-22, Lifts, Li
05-1760-1(M20)	Building Management System (BMS)	5	0	5% 17-Aug-21	A 31-May-22	20-Jun-22	20-Jun-22	21	31-May-22, Buildin
EPSP6612-WP6E-M54.05.01.05 A	IP Wastewater Treatment Plant (2.5)	1170	24	16-Jan-19 A	23-Jun-22	13-May-22	25-Dec-23	550	
05-2790	Fire services installation design (2.5.05)	135	0	5% 16-Jan-19 A	31-May-22	13-May-22	13-May-22	-17	Fire services instal
EPSP6612-WP6E-M54.05.01.05.7	Building services design (excluding fire services installation design) (2.5.06)	1170	24	16-Jan-19 A	23-Jun-22	01-May-23	25-Dec-23	550	
05-1830	LV and Emergency Power Distribution Design (2.5.06.01)	135	0	25% 16-Jan-19 A	31-May-22	25-Dec-23	25-Dec-23	574	31-May-22, LV and
<b>05-1840</b>	MVAC (2.5.06.02)	135	0	25% 16-Jan-19 A	31-May-22	24-May-23	24-May-23	359	31-May-22, MVAC
<b>05-1850</b>	Odour Control (2.5.06.03)	105	24	5% 01-Sep-21	A 23-Jun-22	01-May-23	24-May-23	335	
<b>05-1860</b>	Plumbing (2.5.06.04)	135	0	25% 16-Jan-19 A	31-May-22	24-May-23	24-May-23	359	31-May-22, Plumbi
05-1870	Drainage (2.5.06.05)	135	0	25% 16-Jan-19 A	31-May-22	09-May-23	09-May-23	344	31-May-22, Drainag
05-1880	ELV (2.5.06.06)	135	0	25% 16-Jan-19 A	31-May-22	28-Jun-23	28-Jun-23	394	31-May-22, ELV (2.
EPSP6612-WP6E-M54.05.01.06 A	IP Water Treatment Plant Building (2.6)	1187	45	20-Mar-19 <i>A</i>	14-Jul-22	13-May-22	19-Mar-26	1344	
05-1910	Foundation design (2.6.01)	60	45	0% 28-Apr-22 A	14-Jul-22	23-Jul-22	05-Sep-22	53	
05-1920	Structural design (2.6.02)	90	0	5% 23-Mar-20 A	31-May-22	04-Nov-22	04-Nov-22	158	31-May-22, Structu
<b>05-1950</b>	Fire services installation design (2.6.05) (3 Packages)	105	0	5% 20-Mar-19 <i>A</i>	31-May-22	13-May-22	13-May-22	-17	Fire services instal
EPSP6612-WP6E-M54.05.01.06.7	Building services design (excluding fire services installation design) (2.6.06)	135	29	20-Mar-19 <i>A</i>	A 28-Jun-22	14-Jan-23	19-Mar-26	1360	
<b>05-1960</b>	Electrical Services and Lighting (2.6.06.01)	135	0	25% 20-Mar-19 <i>A</i>	A 31-May-22	14-Jan-23	14-Jan-23	229	31-May-22, Electric
05-1970	MVAC	135	29	5% 25-Mar-19 <i>P</i>	A 28-Jun-22	19-Feb-26	19-Mar-26	1360	
05-1990	Plumbing	135	0	25% 20-Mar-19A	31-May-22	19-Mar-26	19-Mar-26	1389	31-May-22, Plumbi
<b>05-2000</b>	Drainage	135	0	5% 20-Mar-19 <i>A</i>	A 31-May-22	13-Nov-25	13-Nov-25	1263	31-May-22, Drainag
05-2010	ELV	135	0	25% 20-Mar-19A	31-May-22	13-Feb-23	13-Feb-23	259	31-May-22, ELV, EL
EPSP6612-WP6E-M54.05.01.07 A	IP Administration Building (2.7)	227	0	03-Sep-197	A 31-May-22	13-May-22	21-Feb-23	267	
05-2060	Fire services installation design (3 Packages) (2.7.04)	135	0	5% 03-Sep-197	A 31-May-22	13-May-22	13-May-22	-17	Fire services instal
EPSP6612-WP6E-M54.05.01.07.6	Building services design (excluding fire services installation design) (2.7.05)	227	0	03-Sep-197	A 31-May-22	30-Nov-22	21-Feb-23	267	
05-2080	MVAC	135	0	65% 03-Sep-197	A 31-May-22	21-Feb-23	21-Feb-23	267	31-May-22, MVAC,
05-2130	Lifts and Escalators	135	0	5% 30-Dec-197	A 31-May-22	30-Nov-22	30-Nov-22	184	31-May-22, Lifts an
EPSP6612-WP6E-M54.05.01.08 A	IPIWMFSubstation (28)	135	0	27-Nov-18 A	31-May-22	13-May-22	13-May-22	-17	
<b>05-2190</b>	Fire services installation design (2.8.05) (2 Packages)	135	0	5% 27-Nov-18A	31-May-22	13-May-22	13-May-22	-17	Fire services instal
EPSP6612-WP6E-M54.05.01.1 AIP	P Chimney	1136	30	27-Nov-18 A	29-Jun-22	20-Jun-22	07-Apr-23	282	
05-7390	Fire services installation design	135	30	0% 27-Nov-18A	A 29-Jun-22	09-Oct-22	07-Nov-22	131	
EPSP6612-WP6E-M54.05.01.1.1	Building services design (excluding fire services installation design)	151	0	20-Sep-21 /	A 31-May-22	20-Jun-22	07-Apr-23	312	
<b>05-5430(5a)</b>	Electrical Services and Lighting	90	0	5% 20-Sep-21	A 31-May-22	14-Jan-23	14-Jan-23	229	31-May-22, Electric
💼 05-5440(5a)	MVAC	90	0	5% 20-Sep-21	A 31-May-22	20-Jul-22	20-Jul-22	51	31-May-22, MVAC,
💼 05-5450(5a)	Plumbing	90	0	5% 20-Sep-21	A 31-May-22	07-Apr-23	07-Apr-23	312	31-May-22, Plumbi
💼 05-5460-1(5a)	Drainage	90	0	5% 20-Sep-21 /	A 31-May-22	08-Mar-23	08-Mar-23	282	31-May-22, Drainag
💼 05-5470(5a)	ELV	90	0	5% 20-Sep-21 /	A 31-May-22	13-Feb-23	13-Feb-23	259	31-May-22, ELV, El
💼 05-5490(5a)	Building Management System (BMS)	90	0	5% 27-Oct-21 A	31-May-22	20-Jun-22	20-Jun-22	21	31-May-22, Building
	PElevated Drive Way and Associated Structures Foundation	105	0	10-Jan-19 A	31-May-22	24-Oct-22	24-Oct-22	147	
EPSP6612-WP6E-M54.05.01.4.1	Building services design (excluding fire services installation design)	105	0	10-Jan-19 A	31-May-22	24-Oct-22	24-Oct-22	147	

3-Month Rolling Programme (May 2022)		<ul> <li>Remaining Work</li> <li>Actual Work</li> </ul>	<ul><li>♦</li><li>♦</li></ul>	<ul> <li>Actual Milestone</li> <li>Critical Milestone</li> </ul>
Page 4 of 24		Critical Remaining Work	ζ	
	<b>◇</b>	Milestone		





	Jul 56	Aug 57
ng, Plumbing,		5/
ge, Drainage, 3	1-May-22	
LV, 31-May-22		
fts, 31-May-22		
g Managemen	t System (BMS), Building Managem	nent System (BMS), 31-May-22
llation design (	2.5.05), 31-May-22, 31-May-22, Fire	services installation design (2.5.0
Emergency P	pwer Distribution Design (2.5.06.01)	. LV and Emergency Power Distril
	VAC (2.5.06.02), 31-May-22	
	h-22, Odour Control (2.5.06.03), Odo	our Control (2.5.06.03), 23-Jun-22
	Plumbing (2.5.06.04), 31-May-22	
	Drainage (2.5.06.05), 31-May-22	
.5.06.06), ELV	(2.5.06.06), 31-May-22	
		ation design (2.6.01), Foundation d
	.02), Structural design (2.6.02), 31-	
llation design (	2.6.05) (3 Packages), 31-May-22, 3	1-May-22, Fire services installatio
cal Services a	hd Lighting (2.6.06.01), Electrical S	ervices and Lighting (2.6.06.01), 31
	28-Jun-22, MVAC, MVAC, 28-Jun-2	2
ng, Plumbing,		
ge, Drainage, 3	1-May-22	
LV, 31-May-22		
llation design (	3 Packages) (2.7.04), 31-May-22, 3	1-May-22, Fire services installatio
MVAC, 31-Ma	y-22	
d Escalators,	Lifts and Escalators, 31-May-22	
llation design (	2.8.05) (2 Packages), 31-May-22, 3	1-May-22, Fire services installatio
	29-Jun-22, Fire services installatio	n design, Fire services installation
cal Services a	nd Lighting, Electrical Services and	Lighting, 31-May-22
MVAC, 31-Ma		
ng, Plumbing,		
ge, Drainage, 3		
LV, 31-May-22		
g Managemen	t System (BMS), Building Managem	nent System (BMS), 31-May-22

	Activity Name	Original Duration	Remaining Duration	Activity % Current Start Complete	Current Finish	Late Start	Late Finish	Total Float	M54 Remarks	May	Jun
<b>05-7090</b>	Electrical Services and Lighting	105	0	5% 10-Jan-19 A	31-May-22	24-Oct-22	24-Oct-22	147		54	55 31-May-22, Electric
EPSP6612-WP6E-M54.05.01.10	AIP Roads and Utilities (2.10)	1173	105	27-Nov-18 A	12-Sep-22	05-Jun-22	28-Aug-23	350			
EPSP6612-WP6E-M54.05.01.10.4	4 Watersupplysystem design on the Artificial Island (2.10.04)	988	75	04-Nov-19 <i>F</i>	13-Aug-22	05-Jun-22	29-Jun-23	320			
05-2360	Water Tanks (2.10.04.05)	75	75	0% 31-May-22	13-Aug-22	05-Jun-22	18-Aug-22	5		31-May-22	
<b>05-2370</b>	External FS Systems (2.10.04.06)	105	0	5% 04-Nov-19 <i>F</i>	A 31-May-22	25-Jul-22	25-Jul-22	56			31-May-22, Externa
05-2370-2(M24)	Building Services system for seawater intake (2.10.04.09)	105	0	5% 11-Mar-20 A	31-May-22	29-Jun-23	29-Jun-23	395			31-May-22, Building
<b>05-2370-3(5a)</b>	Chemical scrubber system for odour control (2.10.04.10)	105	0	25% 06-Jan-21 A	31-May-22	29-Jun-23	29-Jun-23	395			31-May-22, Chemic
EPSP6612-WP6E-M54.05.01.10.	6 Design of telecommunication and other utilities (2.10.06)	1173	105	27-Nov-18 A	A 12-Sep-22	05-Jun-22	15-Jun-23	276			
<b>05-2380</b>	Power Distribution System concept / schematics (2.10.06.01)	135	0	5% 28-Dec-20	A 31-May-22	15-Jun-23	15-Jun-23	381			31-May-22, Power [
<b>05-2410</b>	Site ELV Network System - Communications System concept / schematics	135	0	5% 09-Mar-20 <i>F</i>	A 31-May-22	01-Nov-22	01-Nov-22	155			31-May-22, Site EL
<b>05-2420</b>	(2.10.06.04) Site ELV Network System - Security Systems concept / schematics (2.10.06.05)	135	0	5% 09-Mar-20 <i>F</i>	A 31-May-22	01-Nov-22	01-Nov-22	155			31-May-22, Site EL
05-2430	Site ELV Network System - Navigation aids concept / schematics (2.10.06.06)	105	105	0% 31-May-22	12-Sep-22	05-Jul-22	17-Oct-22	35		31-May-22	
<b>05-2440</b>	Microwave transmission of FS direct link (2.10.06.07)	105	0	45% 27-Nov-18	A 31-May-22	05-Jun-22	05-Jun-22	6			31-May-22, Microwa
EPSP6612-WP6E-M54.05.01.10.	7 Utility ducts/Pipebridges design (2.10.25)	105	0	28-Aug-20 /	A 31-May-22	01-Mar-23	28-Aug-23	455			
<b>05-2460</b>	Design of Pipe / Utilities Trenches concept (2.10.06.09.01)	105	0	5% 28-Aug-20	A 31-May-22	28-Aug-23	28-Aug-23	455			31-May-22, Design
<b>05-2470</b>	Sitewide Utilities Trenches Design (2.10.06.09.02)	105	0	5% 28-Aug-20	A 31-May-22	01-Mar-23	01-Mar-23	275			31-May-22, Sitewide
EPSP6612-WP6E-M54.05.01.11	AIP Architectural, Finishes and Landscaping Works (2.11)	683	120	30-Mar-20 <i>F</i>	A 27-Sep-22	05-Jun-22	24-Jan-24	484			
EPSP6612-WP6E-M54.05.01.11.1	1 External and internal finishes design	652	75	30-Mar-20 <i>F</i>	A 13-Aug-22	05-Jun-22	29-May-23	289			
<b>0</b> 5-2510	External and internal finishes design for Incineration Plant Building (2.11.01)	105	0	5% 04-May-20	A 31-May-22	02-Mar-23	02-Mar-23	276			31-May-22, External
05-2520	External and internal finishes design for ACC Equipment Yard	75	75	0% 31-May-22	13-Aug-22	06-Jun-22	19-Aug-22	6		31-May-22	
<b>05-2530</b>	External and internal finishes design for Turbine Hall Building	105	0	5% 04-May-20	A 31-May-22	08-Aug-22	08-Aug-22	70			31-May-22, External
05-2540	External and internal finishes design for CCCW Building	105	0	5% 04-May-20	A 31-May-22	10-Jul-22	10-Jul-22	41			31-May-22, Externa
<b>05-2560</b>	External and internal finishes design for Reception Pavilion	105	0	5% 30-Mar-20 <i>F</i>	A 31-May-22	07-Apr-23	07-Apr-23	312			31-May-22, External
05-2570	External and internal finishes design for MT Plant Building (2.11.02)	105	0	5% 27-Apr-20 A	31-May-22	29-May-23	29-May-23	364			31-May-22, External
<b>0</b> 5-2580	External and internal finishes design for the Wastewater Treatment Plant (2.11.03)	105	0	25% 04-May-20	A 31-May-22	05-Jun-22	05-Jun-22	6			31-May-22, Externa
<b>05-2590</b>	External and internal finishes design for the Water Treatment Plant Building	105	0	25% 27-Apr-21 A	31-May-22	29-May-23	29-May-23	364			31-May-22, External
<b>05-2600</b>	(2.11.04) External and internal finishes design for the Administration Building (2.11.05)	105	0	5% 27-Apr-20 A	31-May-22	07-Apr-23	07-Apr-23	312			31-May-22, Externa
<b>05-2610</b>	External and internal finishes design for the IWMF Substation (2.11.06)	105	0	45% 30-Mar-20 A	A 31-May-22	18-Jul-22	18-Jul-22	49			31-May-22, Externa
<b>0</b> 5-5410	External and internal finishes design for Elevated Driveway	105	0	25% 04-May-20	A 31-May-22	23-Nov-22	23-Nov-22	177			31-May-22, Externa
EPSP6612-WP6E-M54.05.01.11.7	7 Land scaping Works (2.11.07)	180	120	08-May-20	A 27-Sep-22	17-Sep-22	14-Jan-23	109			
05-2620	Landscape Masterplan & Landscape Design for Water Feature (2.11.07.01)	105	120	5% 19-Jun-20 A	27-Sep-22	17-Sep-22	14-Jan-23	109			-
<b>05-2920_1(M34)</b>	Landscape Architectural Design for Turbine Hall Building (2.11.07.04)	105	120	5% 08-May-20	A 27-Sep-22	17-Sep-22	14-Jan-23	109			
<pre>05-2920_2(M34)</pre>	Landscape Architectural Design for Reception Pavilion (2.11.07.06)	105	120	5% 08-May-20	A 27-Sep-22	17-Sep-22	14-Jan-23	109			
<b>05-2920_3(M34)</b>	Landscape Architectural Design for MT Plant Building and Water Treatment Plant	105	120	5% 08-May-20	A 27-Sep-22	17-Sep-22	14-Jan-23	109			
<pre>05-2920_4(M34)</pre>	Building (2.11.07.07) Landscape Architectural Design for Administration Building (2.11.07.08)	105	120	5% 08-May-20	A 27-Sep-22	17-Sep-22	14-Jan-23	109			-
<b>05-2920_5(M34)</b>	Landscape Architectural Design for IWMF Substation (211.07.09)	105	120	5% 08-May-20	A 27-Sep-22	17-Sep-22	14-Jan-23	109			-
<b>05-2920_6(M34)</b>	Landscape Architectural Design for Process Building (2.11.07.10)	105	120	5% 08-May-20	A 27-Sep-22	17-Sep-22	14-Jan-23	109			
EPSP6612-WP6E-M54.05.01.11.1	11 Facade Structural Design	90	29	03-Jun-21 A	28-Jun-22	08-Jul-22	24-Jan-24	575			
05-8010(M45)10	WMF Sub-station	90	0	5% 03-Jun-21 A	31-May-22	08-Jul-22	08-Jul-22	39			31-May-22, IW MF S
<b>05-8020(6D)10</b>	Process Building & Wastewater Treatment Plant (2.6.14.01)	90	29	5% 04-Nov-21 A	A 28-Jun-22	27-Dec-23	24-Jan-24	575			
05-8040(6D)10	Reception Pavilion (2.3.14.07.01)	90	29	5% 05-Oct-21 A	28-Jun-22	27-Dec-23	24-Jan-24	575			
05-8070(6D)10	Turbine Hall Buliding	90	0	5% 01-Sep-21	A 31-Mav-22	25-Dec-23	25-Dec-23	574			31-May-22, Turbine

**3-Month Rolling Programme (May 2022)** Page 5 of 24

Remaining Work Actual Work Critical Remaining Work

Actual Milestone

Critical Milestone

Milestone

 $\diamond$ 


**♦** 

٠

	EP/SP/66/12 es, Phase 1
20	Jul Aug
cal Services at	56 57 nd Lighting, Electrical Services and Lighting, 31-May-22
	13-Aug-22, Water
al FS Systems	(2.10.04.06), External FS Systems (2.10.04.06), 31-May-22
a Services svs	tem for seawater intake (2.10.04.09), Building Services system for sea
cal scrubber s	stem for odour control (2.10.04.10), Chemical scrubber system for od
Distribution Sy	stem concept / schematics (2.10.06.01), Power Distribution System c
V Network Sy	stem - Communications System concept / schematics (2.10.06.04), Si
	stem - Security Systems concept / schematics (2.10.06.05), Site ELV
vave transmiss	ion of FS direct link (2.10.06.07), Microwave transmission of FS direct
of Pipe / Utilit	es Trenches concept (2.10.06.09.01), Design of Pipe / Utilities Trenche
	ches Design (2.10.06.09.02), Sitewide Utilities Trenches Design (2.10
	cries Design (2.10.06.09.02), Snewice Officies Trenches Design (2.10
al and internal	finishes design for Incineration Plant Building (2.11.01), External and ir
	13-Aug-22, Extern
	finishes design for Turbine Hall Building, External and internal finishes
al and internal	finishes design for Turbine Hall Building, External and internal finishes
al and internal	finishes design for CCCW Building, External and internal finishes desi
al and internal	finishes design for Reception Pavilion, External and internal finishes d
al and internal	inishes design for MT Plant Building (2.11.02), External and internal fi
	linishes design for the Wastewater Treatment Plant (2.11.03), External
al and internal	finishes design for the Water Treatment Plant Building (2.11.04), Exter
al and internal	inishes design for the Administration Building (2.11.05), External and i
al and internal	finishes design for the IWMF Substation (2.11.06), External and interna
al and internal	finishes design for Elevated Driveway, External and internal finishes de
	.,,
Sub-station. IV	MF Sub-station, 31-May-22
	·
	28-Jun-22, Process Building & Wastewater Treatment Plant (2.6.14.01
	28-Jun-22, Reception Pavilion (2.3.14.07.01), Reception Pavilion (2.3.1
Hall Buliding,	Turbine Hall Buliding, 31-May-22

KEPPEL SEGHERS - ZHEN HUAJOINT VENTU	Ativity Name	Original Duration	Remaining Duration	Activity % Current Start Complete	Current Finish	Late Start	Late Finish	Total Float M54 Remarks	Integrated Waste N	
EPSP6612-WP6E-M54.05.01.12	AIP Testing and Commissioning (2.12)	105	215	23-Apr-19 A	31-Dec-22	29-Sep-22	01-May-23	121	54	55
05-2650-1(5)	Factory Acceptance Testing plan (2.12.01.02-07) (8 Packages)	105	215	5% 23-Apr-19 A			01-May-23	121		
	AIP Transportation Facilities for the Operation (2.13)	105	213				05-Jul-22	121		
05-2690	Design of vehicles for MSW and Ash and Residues delivery (2.13.01)	105	25	65% 26-May-20 A		11-Jun-22	05-Jul-22	11		
EPSP6612-WP6E-M54.05.01.14		682		06-Jul-20 A			11-Dec-22			
05-2710			118				04-Oct-22	77	21 May 22	
	Design of process related CCTV and existing onshore crane replacement works at Portion 2 (2.14.01)	105	105	0% 31-May-22		22-Jun-22		22	31-May-22	
<b>05-2720</b>	Design of visitors and environmental education facilities (2.14.02)	105	118	5% 06-Jul-20 A			11-Dec-22	77		
	AIP Misce Ianeo us Detailing (2.15)	90	90	31-May-22			03-Oct-22	36		
05-2750	Weighbridge office (2.15.04)	90	90	0% 31-May-22		06-Jul-22	03-Oct-22	36	31-May-22	
	AIP Auxiliary Plant Systems (2.16)	90	16	07-Aug-20 A			11-Aug-22	57		
05-2780-2(5a)	hoisting systems (2.16.09)	90	16	65% 07-Aug-20 A	15-Jun-22	27-Jul-22	11-Aug-22	57		15-Jı
	DDA Design Package Submissions	1593	458	15-Oct-18 A	31-Aug-23	31-May-22	17-Jun-26	1021		
EPSP6612-WP6E-M54.05.02.01	DDA Process and Layout Design (2.1)	806	305	23-Apr-20 A	31-Mar-23	25-Jun-22	26-Sep-24	545		
EPSP6612-WP6E-M54.05.02.01	.1 MSW treatment process design for incineration (2.1.13)	806	305	23-Apr-20 A	31-Mar-23	27-Aug-22	26-Sep-24	545		
05-5090	Incineration System (2.1.13.01) (2 Packages)	105	50	5% 30-Jul-20 A	19-Jul-22	02-Aug-23	20-Sep-23	428		
<b>05-5100</b>	Heat Recovery Boiler (2.1.13.02) (2 Packages)	105	45	5% 23-Apr-20 A	14-Jul-22	07-Jul-23	20-Aug-23	402		
<b>—</b> 05-5120	Leachate Collection and Treatment (2.1.13.05) (2 Packages)	198	198	0% 31-May-22	14-Dec-22	27-Aug-22	12-Mar-23	88	31-May-22	
<b>05-5140</b>	Overall Plan Water Scheme (2.1.13.07)	105	305	5% 20-Jan-21 A	31-Mar-23	27-Nov-23	26-Sep-24	545		
<b>05-5150</b>	Boiler Feed Water System (21.13.03) (2 Packages)	105	151	45% 03-Aug-20 A	28-Oct-22	23-Apr-23	20-Sep-23	327		
EPSP6612-WP6E-M54.05.02.01	.2 MSW treatment process design for mechanical treatment (2.1.14)	105	151	19-Dec-20 A	28-Oct-22	30-Jul-22	27-Dec-22	60		
<b>05-3510</b>	Water Treatment Plant and Boiler Water Treatment (Demin Unit) Plant	105	151	5% 19-Dec-20 A	28-Oct-22	30-Jul-22	27-Dec-22	60		
EPSP6612-WP6E-M54.05.02.01	.3 Waste heat recovery and Powergeneration system (2.1.15)	105	47	04-Dec-20 A	16-Jul-22	17-Oct-23	02-Dec-23	504		
<b>—</b> <b>05-5240</b>	Compressed Air Plants	105	47	25% 04-Dec-20 A	16-Jul-22	17-Oct-23	02-Dec-23	504		
EPSP6612-WP6E-M54.05.02.01	4 Flue gas treatment process design for incineration (2.1.16)	105	112	23-Apr-20 A	19-Sep-22	25-Jun-22	20-Sep-23	366		
<b>—</b> <b>—</b> 05-4660	Flue Gas Treatment System (2 Packages)	105	101	45% 23-Apr-20 A	08-Sep-22	25-Jun-22	03-Oct-22	25		
<b>05-4980</b>	Boiler ash and APC residue handling and solidification (2 Packages)	105	112	45% 23-Apr-20 A	19-Sep-22	01-Jun-23	20-Sep-23	366		
EPSP6612-WP6E-M54.05.02.01	.5 Logistic arrangement design for MSW and Ash and Residues (2.1.17)	105	129	25-Aug-21 A	06-Oct-22	23-Sep-22	29-Jan-23	115		
<b>0</b> 5-4390	Weighbridge Systems	105	0	0% 25-Aug-21 A	29-Aug-22	05-Jan-23	05-Jan-23	130		
<b>05-4410</b>	Mechanical Shredder	105	129	0% 25-Sep-21 A	06-Oct-22	23-Sep-22	29-Jan-23	115		
	DDA Ground Treatment, Reclamation, Seawall, Breakwater, Berth (2.2)	1406	179	15-Oct-18 A		31-May-22	13-May-23	169		
05-3430-2(M37)	Geotechnical Interpretative Report (2.2.02.02)	105	0	65% 15-Oct-18 A		30-Jun-22		31		31-May-22, Geotechnic
<b>05-3450</b>	Seawall design (2.2.20)	60	89	65% 12-Nov-18A			27-Aug-22	0		
05-3470	Berth design (2.2.22)	60	0	65% 01-Nov-18A			13-May-23	348		31-May-22, Berth desig
05-3480	Onshore crane Facility (2.2.23)	90	90	0% 28-Aug-22			31-Oct-22	-25		
05-3490	Onshore vessel power supply system (2.2.24)	90	90	0% 30-Jun-22		03-Aug-22		34		
	DDA Incineration Plant Buildings (2.3)		458	13-Feb-19A		02-Jun-22		1021		
		1386								
<u> </u>	.1 General Layout Drawings and Fire Saftey Strategy (2.3.25)	394	90	28-Apr-21 A			07-Nov-22	71		40 km 00
05-3290	Process Building & Was tewater Treatment Plant	60	60	0% 13-Jun-22			11-Aug-22	0		13-Jun-22
05-3310	Turbine Hall Building	105	29	25% 29-Apr-21 A			11-Aug-22	44		
<b>05-3320</b>	Compressor & CCCW Building	105	29	25% 28-Apr-21 A		14-Jul-22	11-Aug-22	44		
<b>05-3340</b>	Elevated Drive Way and Associated Structures	105	29	25% 18-Jun-21 A	28-Jun-22	14-Jul-22	11-Aug-22	44		
05-3520	Site Master Layout Plan and Plant Layout	90	90	0% 31-May-22	28-Aug-22	10-Aug-22	07-Nov-22	71	31-May-22	

3-Month	Rolling	Programme	(May 2022)
Page 6 of 24			



Critical Milestone

act No. E nt Facilitie	P/SP/66/12 es, Phase 1	環境保護署 Environmental Protection Department
in5	Jul	Aug
5	56	57
	L	
241	n-22 Design of vehicles	for MSW and Ash and Residues delivery (2.1
=. 00	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	
i		
	L	
	, , ,	
	<u></u>	2
	, , , ,	
15 Jun 22 hoir	ting systems (2.16.00) b	oisting systems (2.16.09), 15-Jun-22
15-001-22, 11013	(ing systems (2.10.00), in	513ting 3ystems (2.10.00), 10-001-22
	1	
	L	
	19	9-Jul-22, Incineration System (2.1.13.01) (2 P
		22, Heat Recovery Boiler (2.1.13.02) (2 Packa
	, , , , ,	
	, , 	
	16-Ju	ul-22, Compressed Air Plants, Compressed A
		······································
	, 	
	i 	
	, 	
	1	Geotechnical Interpretative Report (2.2.02.02)
		Sector Se
h design (2.2.22)	Berth design (2.2.22), 31	-May-22
	 	28-Aug-22
	   	20-Aug-22
30-Jun-22	1	
	1 1 1	
		11-Aug-22, Process
2	28-Jun-22, Turbine Hall B	uilding, Turbine Hall Building, 28-Jun-22
	28-Jun-22, Compressor &	CCCW Building, Compressor & CCCW Bui
	28-Jun-22 Elevated Drive	Way and Associated Structures, Elevated D
		2

Keppel Seghers	<i>x</i>							li	ntegrated Waste M	Contract Ianagement F
Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Current Start Current Finish Complete	Late Start	Late Finish	Total Float	M54 Remarks	May May	Jun
05-4290	WMF Substation (2.8.25)	90	29	5% 18-Jun-21 A 28-Jun-22	14-Jul-22	11-Aug-22	44		54	55
05-4800	WMF Site Wide Architectural Details	105	19	5% 28-Apr-21 A 18-Jun-22	24-Jul-22	11-Aug-22	54			1
🔲 05-6110(M46)	Gate House and miscellaneous	30	30	0% 30-Jul-22 28-Aug-22	05-Aug-22	03-Sep-22	6			
EPSP6612-WP6E-M54.05.02.03	.2 Foundation design (2.3.13)	333	90	18-Jun-21 A 28-Aug-22	03-Jun-22	12-Oct-23	410			
05-3230	ACC Equipment Yard	90	90	0% 31-May-22 28-Aug-22	12-Jul-22	09-Oct-22	42		31-May-22	
05-3240	Turbin Hall Building	90	0	65% 08-Jul-21 A 31-May-22	10-Aug-22	10-Aug-22	72			31-May-22, Turbin Hall
05-3250	Compressor and CCCW Building	90	30	5% 11-Nov-21 A 29-Jun-22	03-Jun-22	02-Jul-22	3			
05-3260	Chimney	90	0	5% 17-Nov-21 A 31-May-22	30-Jun-22	30-Jun-22	31			31-May-22, Chimney, 0
05-3280	Reception Pavilion	90	59	5% 18-Jun-21 A 28-Jul-22	15-Aug-23	12-Oct-23	441			
EPSP6612-WP6E-M54.05.02.03	.3 Structural design (2.3.14)	317	128	03-Jun-21 A 05-Oct-22	05-Jun-22	06-Jun-23	244			
05-5330	Process Building	105	30	5% 25-Nov-21 A 29-Jun-22	05-Jun-22	04-Jul-22	5			
05-5350	Turbin Hall Building (2.3.14.03)	189	128	25% 03-Jun-21 A 05-Oct-22	30-Jun-22	04-Nov-22	30			
05-5390	Reception Pavilion Structural Design	105	44	5% 18-Jun-21 A 13-Jul-22	24-Apr-23	06-Jun-23	328			
EPSP6612-WP6E-M54.05.02.03	.4 Electrical and instrumentation works design (2.3.15)	197	196	29-Jun-20 A 12-Dec-22	03-Aug-22	20-Sep-23	282			
05-3360	11kV/380V Power Transformers and 11kV Earthing Transformer	105	46	5% 22-Sep-20 A 15-Jul-22	19-Aug-22	03-Oct-22	80		<b></b>	
05-3370	E&IC Package 1 (Process Island)	120	196	50% 23-Dec-20 A 12-Dec-22	17-Sep-22	31-Mar-23	109			
05-3380	E&IC Package 2 (Power Island)	165	62	5% 10-Feb-21 A 31-Jul-22	03-Aug-22	03-Oct-22	64			
05-3390-2(M46)	Control Works Design SCADA & PLC Control System - Software Design	105	31	45% 06-Oct-21 A 30-Jun-22	21-Aug-23	20-Sep-23	447			
<b>05-3390-3(6D)</b>	Control Works Design SCADA & PLC Control System - Functional Description	105	31	65% 12-Jul-21 A 30-Jun-22	21-Aug-23	20-Sep-23	447			
<b>05-3390-4(M46)</b>	Specification (FDS) of Power Island Electrical Works Design Package 2 (Power Island ) - Generator Related	105	62	50% 29-Jun-20 A 31-Jul-22	21-Jul-23	20-Sep-23	416			
EPSP6612-WP6E-M54.05.02.03	Equipment 8 Operation Management System (2.3.15.04)	313	458	23-Sep-20 A 31-Aug-23	20-Jun-22	20-Sep-23	20			
05-3390-6(M46)	OMS/SCADA/DCS - System Networks Details	105	31	65% 23-Sep-20 A 30-Jun-22	21-Aug-23	20-Sep-23	447			
💼 05-3390-8(M46)	OMS/SCADA/DCS - OLM Panel Design for Power Island	105	74	5% 15-Dec-20 A 12-Aug-22	09-Jul-23	20-Sep-23	404			
<b>05-3390-9(6D)</b>	OMS/SCADA/DCS - Process Related 3rd Party System	105	458	65% 09-Dec-20 A 31-Aug-23	20-Jun-22	20-Sep-23	20			
<b>=</b> 05-3420	OMS/SCADA/DCS - 3rd Party System for Power Island & Communication Data Tables for Power Island & Plant Common Vol.1	105	123	65% 06-Oct-21 A 30-Sep-22	21-May-23	20-Sep-23	355			
<b>—</b> 05-4490	Design of the Air Quality Monitoring Stations (2.9.03)	90	90	0% 10-Jun-22 07-Sep-22	20-Jun-22	17-Sep-22	10			10-Jun-22
EPSP6612-WP6E-M54.05.02.03	.5 Mechanical works design (2.3.16)	1386	256	13-Feb-19A 10-Feb-23	02-Jun-22	17-Jun-26	1223			
EPSP6612-WP6E-M54.05.02.03	3.5.1 Plant and Equipment	1386	241	13-Feb-19A 27-Jan-23	20-Jul-22	19-Dec-23	327			
05-3580	W eighbridge Systems	105	83	5% 25-Aug-21 A 29-Aug-22	15-Oct-22	05-Jan-23	130			
<b>05-3610</b>	Incineration System (9 Packages)	105	166	5% 13-Feb-19 A 12-Nov-22	07-Jul-23	19-Dec-23	402			
05-3620	Heat Recovery Boiler (8 Packages)	105	121	5% 17-May-19 A 12-Nov-22	21-Aug-23	19-Dec-23	402			•
<b>05-3630</b>	Boiler Feed Water Systems (4 Packages)	105	0	45% 16-Jul-19A 27-Jan-23	19-Dec-23	19-Dec-23	327			•
<b>05-3650</b>	Leachate collection and treatment	198	198	0% 31-May-22 14-Dec-22	27-Aug-22	12-Mar-23	88		31-May-22	
<b>05-3790</b>	Flue Gas Treatment System (12 Packages)	105	65	25% 15-Oct-19 A 12-Nov-22	04-Oct-22	07-Dec-22	25			•
<b>05-3810</b>	Steam Turbine Generator (STG) and Pressure Reducing and Desuperheating Station (PRDS)	105	1	5% 30-Jul-20 A 31-May-22	01-Jan-23	01-Jan-23	215			31-May-22, Steam Tur
05-3825(3)	Closed Circuit Cooling Water System	105	60	5% 30-Jul-20 A 29-Jul-22	20-Jul-22	17-Sep-22	50			
<b>05-3830</b>	Compressed Air Plants	105	102	5% 13-Feb-19A 09-Sep-22	16-Oct-22	25-Jan-23	138			
EPSP6612-WP6E-M54.05.02.0	3.5.2 Process Pipeworks (Incl. Ductworks) and Valves	562	256	16-May-19 A 10-Feb-23	09-Aug-22	17-Jun-26	1223			
05-3840	Process island (furnace-boiler-FGC)	105	90	5% 16-May-19 A 10-Feb-23	02-Mar-23	30-May-23	109			
<b>05-4350</b>	Pipe Rack C1, C2, C3, D1 & D2 (Prefab.3)	105	0	5% 28-Aug-20 A 31-May-22	01-Nov-22	01-Nov-22	155			31-May-22, Pipe Rack
<b>05-4360</b>	Compressed Air Plantarea	105	0	45% 28-Aug-20 A 31-May-22	25-Jan-23	25-Jan-23	240			31-May-22, Compress
05-4370	Pipebridge B (Between CCCW Area & Turbine Hall)	105	56	5% 28-Aug-20 A 25-Jul-22	07-Sep-22	01-Nov-22	99			
						1			_	l

**3-Month Rolling Programme (May 2022)** Page 7 of 24

Remaining Work **♦** Actual Work • Critical Remaining Work

Actual Milestone

Critical Milestone

Milestone

 $\diamond$ 

	EP/SP/66/12 es, Phase 1
Jun	Jul Aug
55	56 57 28-Jun-22, IWMF Substation (2.8.25), IWMF Substation (2.8.25), 28-Ju
·	
18-Jun-22, I	WMF Site Wide Architectural Details, IWMF Site Wide Architectural I
	30-Jul-22 22 2
	2
bin Hall Building,	Turbin Hall Building, 31-May-22
	29-Jun-22, Compressor and CCCW Building, Compressor and CCCV
mney, Chimney, 3	1-May-22
	28-Jul-22, Reception Pavilion, Rece
	29-Jun-22, Process Building, Process Building, 29-Jun-22
	13-Jul-22, Reception Pavilion Structural Design, Rece
	15 Jul 22 11/2//2007 Down Ton form on the
	15-Jul-22, 11kV/380V Power Transformers and 11k
	31-Jul-22, E&IC Package 2 (Pow
	30-Jun-22, Control Works Design SCADA & PLC Control System -
	30-Jun-22, Control Works Design SCADA & PLC Control System - I
	31-Jul-22, Electrical Works Desi
	30. Jun.22 OMS/SCADA/DCS - System Naturarke Dataile OMS/SC
	30-Jun-22, OMS/SCADA/DCS - System Networks Details, OMS/SC
	30-Jun-22, OMS/SCADA/DCS - System Networks Details, OMS/SC
	12-Aug-22, OMS/S
e Rack C1, C2, C	12-Aug-22, OMS/S
e Rack C1, C2, C	12-Aug-22, OMS/S 12-Aug-22, OMS/S 12-Aug-22, OMS/S 12-Aug-22, OMS/S 12-Aug-22, OMS/S 22-Jul-22, Closed Circuit Cooling V 22-Jul-22, Closed Circuit Cooling V 22-Jul-22, Closed Circuit Cooling V 23-Jul-22, Closed Circuit Cooling V 24-Jul-22, Closed Circuit Cooling V 25-Jul-22, Closed
e Rack C1, C2, C	12-Aug-22, OMS/S 12-Aug-22, OMS/S 12-Aug-22, OMS/S rator (STG) and Pressure Reducing and Desuperheating Station (PRD 29-Jul-22, Closed Circuit Cooling V 29-Jul-22, Closed Circuit Cooling V 29-Jul-22, Closed Circuit Cooling V
e Rack C1, C2, C	12-Aug-22, OMS/S 12-Aug-22, OMS/S 12-Aug-22, OMS/S 12-Aug-22, OMS/S 12-Aug-22, OMS/S 22-Jul-22, Closed Circuit Cooling V 22-Jul-22, Closed Circuit Cooling V 22-Jul-22, Closed Circuit Cooling V 23-Jul-22, Closed Circuit Cooling V 24-Jul-22, Closed Circuit Cooling V 25-Jul-22, Closed
e Rack C1, C2, C	12-Aug-22, OMS/S 12-Aug-22, OMS/S 12-Aug-22, OMS/S 12-Aug-22, OMS/S 12-Aug-22, OMS/S 22-Jul-22, Closed Circuit Cooling V 22-Jul-22, Closed Circuit Cooling V 22-Jul-22, Closed Circuit Cooling V 23-Jul-22, Closed Circuit Cooling V 24-Jul-22, Closed Circuit Cooling V 25-Jul-22, Closed


	Activity Name	Original Duration	Remaining Duration	Activity % Current Start Complete	Current Finish	Late Start	Late Finish	Total Float MS	54 Remarks	lun
<b>05-4380</b>	Pipebridge C (Between Turbine Hall & ACC Equipment Yard)	105	0	5% 28-Aug-20 A	31-May-22	01-Nov-22	01-Nov-22	155	54	55 31-May-22, Pipeb
05-4950	Turbine Hall	105	56	5% 28-Aug-20 A		09-Aug-22		70		
05-4960	ACC Equipment Yard	105	56	65% 28-Aug-20 A			17-Jun-26	1423		
05-4970	CCCW Area	105	56	65% 28-Aug-20 A		07-Sep-22		99		
	bccess steel structure support (For eqipment, piping & duct, cable tray etc)	376	56	30-Jul-20 A			30-Apr-23	279		
			56				· · · ·	38		
<b>05-3540</b>	Pipe Rack C1, C2, C3, D1 & D2 (Prefab.3)	105		5% 28-Aug-20 A		08-Jul-22	01-Sep-22			0.1 May 00 Tra
<b>05-3550</b>		105	1	5% 30-Jul-20 A			02-Jun-22	2		1 31-May-22, Turb
<b>0</b> 5-3560	Pipebridge B (Between CCCW Area & Turbine Hall)	105	56	5% 28-Aug-20 A		05-Jan-23	01-Mar-23	219		
05-3570	Pipebridge C (Between Turbine Hall & ACC Equipment Yard)	105	56	5% 28-Aug-20 A		06-Mar-23	30-Apr-23	279		
EPSP6612-WP6E-M54.05.02.03.5.4 Eq	uipment and piping insulation	135	77	14-May-20 A	<u> </u>	25-Jun-23	01-Jan-24	504		
<b>05-4550</b>	Steam Turbine Generator (STG) and Pressure Reducing and Desuperheating Station (PRDS)	105	55	5% 14-May-20 A	25-Jul-22	02-Nov-23	26-Dec-23	519		
<b>05-4560</b>	Air cooled condenser	105	56	5% 15-May-20 A	25-Jul-22	25-Jun-23	19-Aug-23	390		
<b>05-4570</b>	Closed Circuit Cooling Water System	105	56	5% 14-May-20 A	15-Aug-22	07-Nov-23	01-Jan-24	504		
EPSP6612-WP6E-M54.05.02.03.7 Build	ing services design (excluding fire services installation design) (2.3.18)	90	90	31-May-22	28-Aug-22	21-Jun-22	07-Nov-22	71		
05-3690	Electrical Services and Lighting (7 Packages)	90	90	0% 31-May-22	28-Aug-22	11-Jul-22	08-Oct-22	41		1ay-22
05-3740	ELV (7 Packages)	90	90	0% 31-May-22	28-Aug-22	10-Aug-22	07-Nov-22	71	31-N	1ay-22
05-3770	Building Management System (BMS)	90	90	0% 31-May-22	28-Aug-22	21-Jun-22	18-Sep-22	21	31-N	1ay-22
05-3780-2(M20)	Water Cannon System	90	90	0% 31-May-22	28-Aug-22	10-Aug-22	07-Nov-22	71	31-M	1ay-22
EPSP6612-WP6E-M54.05.02.04 DDA Me	chanical Treatment Plant Building (2.4)	90	90	31-May-22	28-Aug-22	21-Jun-22	18-Sep-22	21		
EPSP6612-WP6E-M54.05.02.04.7 Build	ing services design (excluding fire services installation design) (2.4.18)	90	90	31-May-22	28-Aug-22	21-Jun-22	18-Sep-22	21		
05-3910-1	Building Management System (BMS)	90	90	0% 31-May-22	28-Aug-22	21-Jun-22	18-Sep-22	21	31-M	1ay-22
EPSP6612-WP6E-M54.05.02.05 DDA Wa	stewater Treatment Plant (2.5)	247	247	31-May-22	01-Feb-23	29-Jul-22	04-Apr-23	62		
05-3950	Electrical and instrumentation works design (2.5.15)	247	247	0% 31-May-22	01-Feb-23	01-Aug-22	04-Apr-23	62	31-N	lay-22
05-3960	Mechanical works design (2.5.16) (5 Packages)	232	232	5% 31-May-22	17-Jan-23	29-Jul-22	17-Mar-23	59	31-N	1ay-22
EPSP6612-WP6E-M54.05.02.06 DDA Wa	ter Treatment Plant Building (2.6)	267	245	01-Apr-21 A	30-Jan-23	08-Jun-22	07-Feb-23	8		
05-4080	Electrical and instrumentation works design (2.6.15)	238	238	0% 31-May-22	23-Jan-23	11-Jun-22	03-Feb-23	11		lay-22
05-4090	Mechanical works design (2.6.16)	90	245	5% 01-Apr-21 A	30-Jan-23	08-Jun-22	07-Feb-23	8		
EPSP6612-WP6E-M54.05.02.07 DDA Ad		105	105	31-May-22		06-Jun-22		6		
	ing services design (excluding fire services installation design) (2.7.15)	105	105	31-May-22	`	06-Jun-22		6		
05-4280-1	Building Management System (BMS)	105	105		12-Sep-22		18-Sep-22	6	31.N	1ay-22
EPSP6612-WP6E-M54.05.02.9 DDA Air (		90	90	31-May-22		01-Jun-22		81	01-10	
			90							
	ng services design (excluding fire services installation design) (2.3.06)	90		31-May-22		01-Jun-22		81		4
05-5510	Electrical Services and Lighting	90	90		28-Aug-22		29-Aug-22	1		1ay-22
05-5520	Plumbing	90	90	0% 31-May-22		20-Aug-22		81		1ay-22
05-5530	ELV	90	90		28-Aug-22		18-Sep-22	21		1ay-22
05-5540	Building Management System (BMS)	90	90	0% 31-May-22	28-Aug-22	21-Jun-22	18-Sep-22	21	31-N	1ay-22
EPSP6612-WP6E-M54.05.02.1 DDA Chi		90	90	31-May-22	28-Aug-22	21-Jun-22	18-Oct-22	51		
EPSP6612-WP6E-M54.05.02.1.1 Buildin	ng services design (excluding fire services installation design)	90	90	31-May-22	28-Aug-22	21-Jun-22	18-Oct-22	51		
<b>05-6010(5a)</b>	MVAC	90	90	0% 31-May-22	28-Aug-22	21-Jul-22	18-Oct-22	51	31-M	1ay-22
05-6060-1(5a)	Building Management System (BMS)	90	90	0% 31-May-22	28-Aug-22	21-Jun-22	18-Sep-22	21	31-N	1ay-22
EPSP6612-WP6E-M54.05.02.10 DDA Ro	ads and Utilities (2.10)	530	165	09-Oct-20 A	11-Nov-22	04-Jun-22	28-Aug-23	290		
EPSP6612-WP6E-M54.05.02.10.2. Sewe	rage design on the Artificial Island (2.10.14)	90	90	31-May-22	28-Aug-22	21-Jul-22	18-Oct-22	51		

3-Month Rolling Programme (May 2022) Page 8 of 24		Remaining Work Actual Work	<ul><li>♦</li></ul>	<ul><li>Actual Milestone</li><li>Critical Milestone</li></ul>
		Critical Remaining Work	ζ.	
	<b>~</b>	Milestone		

	EP/SP/66/12 es, Phase 1	最現保護署 Environmental Protection Department
20	022	
Jun 55	Jul 56	Aug 57
bebridge C (Betwee	en Turbine Hall & ACC Equip	ment Yard), Pipebridge C (Between Turbi
		25-Jul-22, Turbine Hall, Turbine Hall, 25
		25-Jul-22, ACC Equipment Yard, ACC E
		25-Jul-22, CCCW Area, CCCW Area, 2
	, 	
		25-Jul-22, Pipe Rack C1, C2, C3, D1 &
rbine Hall, Turbine	Hall, 31-May-22	
		25-Jul-22, Pipebridge B (Between CCC
		25-Jul-22, Pipebridge C (Between Turbi
		05 Jul 00 Steam Timbin - Canadan (C)
		25-Jul-22, Steam Turbine Generator (ST
		25-Jul-22, Air cooled condenser, Air co
	, ,	15-Aug-22, Clos
		2
	- 	2
		2
		2
	r	
	·	
	, 	
		2
		2
	<u></u>	2
	1	2
	, , ,	
		2
		2

D	Activity Name	Original Duration	Remaining Duration	Activity % Current Start Complete	Current Finish	Late Start	Late Finish	Total Float M5	Remarks	Мау	Jun
<b>—</b> 05-4430	Foul Sewerage	90	90	0% 31-May-22	28-Aug-22	21-Jul-22	18-Oct-22	51		54 31-May-22	55
<b>—</b> 05-4440	Contaminated Sewerage	90	90	0% 31-May-22	28-Aug-22	21-Jul-22	18-Oct-22	51		31-May-22	
EPSP6612-WP6E-M54.05.02.10.3	rainage system design on the Artificial Island (2.10.15)	105	30	25-Nov-21 A	29-Jun-22	30-Jul-23	28-Aug-23	425			
05-5320	First Flush Drainage System concept	105	30	45% 25-Nov-21 A	29-Jun-22	30-Jul-23	28-Aug-23	425			
EPSP6612-WP6E-M54.05.02.10.4 V	Vater supply system design on the Artificial Island (2.10.16)	165	165	31-May-22	11-Nov-22	26-Jul-22	17-Nov-22	6			
05-5250	Potable Water Distribution System	105	105	0% 31-May-22	12-Sep-22	05-Aug-22	17-Nov-22	66		31-May-22	
05-5260	Recycled Water System	105	105	0% 31-May-22	12-Sep-22	05-Aug-22	17-Nov-22	66		31-May-22	
<b>05-5290</b>	Water Tanks	90	90	0% 14-Aug-22	11-Nov-22	19-Aug-22	16-Nov-22	5			
05-5300	External FS Systems	105	105	0% 31-May-22	12-Sep-22	26-Jul-22	07-Nov-22	56		31-May-22	
05-5300-1(M24)	E&M system for seawater intake (2.10.16.07)	105	105	0% 31-May-22	12-Sep-22	05-Aug-22	17-Nov-22	66		31-May-22	
EPSP6612-WP6E-M54.05.02.10.6	esign of telecommunication and other utilities (2.10.18)	105	105	31-May-22	12-Sep-22	06-Jun-22	18-Sep-22	6			
<b>—</b> 05-4590	Site Lighting Concept / Schematics	90	90	0% 31-May-22	28-Aug-22	20-Jun-22	17-Sep-22	20		31-May-22	
<b>—</b> 05-4640	Microwave transmission of FS direct link	105	105	0% 31-May-22	12-Sep-22	06-Jun-22	18-Sep-22	6		31-May-22	
EPSP6612-WP6E-M54.05.02.10.7 L	Itility ducts/Pipebridges design (2.10.26)	455	90	09-Oct-20 A	28-Aug-22	04-Jun-22	01-Sep-22	4			
EPSP6612-WP6E-M54.05.02.10.7.3	3 Layout Plan for Pipe Bridge Network	90	24	09-Oct-20 A	23-Jun-22	09-Aug-22	01-Sep-22	70			
<b>—</b> 05-7000	Pipe Rack C1, C2, C3, D1 & D2 (Prefab.3)	90	24	5% 09-Oct-20 A	23-Jun-22	09-Aug-22	01-Sep-22	70			
EPSP6612-WP6E-M54.05.02.10.7.	Foundaion Plan for Pipe Bridge	455	90	09-Oct-20 A	28-Aug-22	04-Jun-22	01-Sep-22	4			
05-7030	Pipe Rack C1, C2, C3, D1 & D2 (Prefab.3)	90	24	5% 09-Oct-20 A	23-Jun-22	09-Aug-22	01-Sep-22	70			
<b>—</b> 05-7040	Pipebridge B	90	90	5% 31-May-22	28-Aug-22	04-Jun-22	01-Sep-22	4		31-May-22	
05-7050	Pipebridge C	90	90	0% 31-May-22	28-Aug-22	04-Jun-22	01-Sep-22	4		31-May-22	
EPSP6612-WP6E-M54.05.02.10.7.2	2 Structure Plan for Pipe Bridge	320	90	09-Oct-20 A	28-Aug-22	04-Jun-22	01-Sep-22	4			
<b>—</b> 05-7060	Pipe Rack C1, C2, C3, D1 & D2 (Prefab.3)	90	24	5% 09-Oct-20 A	23-Jun-22	09-Aug-22	01-Sep-22	70			
05-7070	Pipebridge B	90	90	0% 31-May-22	28-Aug-22	04-Jun-22	01-Sep-22	4		31-May-22	
05-7080	Pipebridge C	90	90	0% 31-May-22	28-Aug-22	04-Jun-22	01-Sep-22	4		31-May-22	
EPSP6612-WP6E-M54.05.02.11 DD	Architectural, Finishes and Landscaping Works (2.11)	165	165	13-Jan-21 A	11-Nov-22	06-Jun-22	17-Nov-22	6	-		
EPSP6612-WP6E-M54.05.02.11.1 E	ixternal and internal finishes design	165	165	13-Jan-21 A	11-Nov-22	06-Jun-22	17-Nov-22	6	-		
<b>—</b> 05-4680	External and internal finishes design for ACC Equipment Yard	90	90	0% 14-Aug-22	11-Nov-22	20-Aug-22	17-Nov-22	6			
<b>—</b> 05-4690	External and internal finishes design for Turbine Hall Building	90	90	0% 31-May-22	28-Aug-22	09-Aug-22	06-Nov-22	70		31-May-22	
<b>—</b> 05-4700	External and internal finishes design for CCCW Building	90	90	0% 31-May-22	28-Aug-22	11-Jul-22	08-Oct-22	41		31-May-22	
<b>05-4740</b>	External and internal finishes design for the Wastewater Treatment Plant (2.11.17)	60	60	0% 31-May-22	29-Jul-22	06-Jun-22	04-Aug-22	6		31-May-22	
<b>05-4770</b>	External and internal finishes design for the IWMF Substation (2.11.20)	90	30	0% 13-Jan-21 A	29-Jun-22	19-Jul-22	17-Aug-22	49			
EPSP6612-WP6E-M54.05.02.11.10	Facade Structural Design	90	90	31-May-22	28-Aug-22	09-Jul-22	06-Oct-22	39			
🔲 05-8010(M45)	WMF Sub-station	90	90	0% 31-May-22	28-Aug-22	09-Jul-22	06-Oct-22	39		31-May-22	
EPSP6612-WP6E-M54.05.02.12 DD	A Testing and Commissioning (2.12)	90	150	23-Apr-19 A	30-May-23	02-May-23	28-Sep-23	121	-		
<b>05-4810-1(5a)</b>	Factory Acceptance Testing plan (2.12.09.02-07) (8 Packages)	90	150	5% 23-Apr-19A	30-May-23	02-May-23	28-Sep-23	121			
EPSP6612-WP6E-M54.05.02.13 DD	A Transportation Facilities for the Operation (2.13)	366	366	31-May-22	31-May-23	11-Jun-22	11-Jun-23	11			
<b>—</b> 05-4850	Design of vehicles for MSW and Ash and Residues delivery (2.13.05)	341	341	0% 25-Jun-22	31-May-23	06-Jul-22	11-Jun-23	11			25-Jun
<b>—</b> 05-4860	Design of marine vessels for the use of the Employer and visitors (2.13.06)	366	366	0% 31-May-22	31-May-23	11-Jun-22	11-Jun-23	11		31-May-22	
EPSP6612-WP6E-M54.06 Pr	ocurement of Major Equipment	1605	538	01-Mar-18 A	19-Nov-23	18-Mar-22	25-Dec-23	36			
EPSP6612-WP6E-M54.06.1 Off-si	te Fabrication of Incineration Modules	1377	271	29-Jun-18 A	25-Feb-23	18-Mar-22	29-Jun-23	124			
EPSP6612-WP6E-M54.06.1.25 Mate	rial Procurement	1216	90	29-Jun-18 A	28-Aug-22	01-Nov-22	29-Jun-23	305			

<b>3-Month Rolling</b>	Programme	(May 2022)
Page 9 of 24		



Critical Milestone

♦ Milestone

**♦** 

•

	P/SP/66/12 es, Phase 1	環境保護署 Environmental Protaction Department
	Jul	Aug
	56	57
	29-Jun-22, First Flush Dra	inage System concept, First Flush Drainag
		14-Aug-22
		2
23-Jur	-22 Pine Back C1 C2 C3	, D1 & D2 (Prefab.3), Pipe Rack C1, C2, C3
		, D : a DD (: :::a:::), : ::po :::a::: 0 :; 02; 0:
23-Jur	n-22, Pipe Rack C1, C2, C3	, D1 & D2 (Prefab.3), Pipe Rack C1, C2, C
		2
		2
23-Jur	1-22, Pipe Rack C1, C2, C3	, D1 & D2 (Prefab.3), Pipe Rack C1, C2, C3
		2
		2
		14-Aug-22
		·····og
		2
		2
		29-Jul-22, External and internal fini
	29-Jun-22, External and in	ternal finishes design for the IWMF Substa
		2
un-22 🗖 🗖		
nical Equipme	nt Material Submission and	Approval, Mechanical Equipment Material

	Activity Name	Original Duration	Remaining Duration	Activity % Current Start Complete	Current Finish	Late Start	Late Finish	Total Float M54 Remarks	May 54	Jun
<b>06-1000-2(1)</b>	Pipe Material Submission and Approval	180	0	58% 29-Oct-19 A	31-May-22	01-Mar-23	01-Mar-23	275	54	31-May-22, Pipe Mate
<b>06-1000-3(1)</b>	Electrical and Instrumentation Material Submission and Approval	180	0	58% 29-Oct-19 A	31-May-22	31-Mar-23	31-Mar-23	305		31-May-22, Electrica
<b>06-1010-1(1)</b>	Mechanical Equipment Procurement (incl. FAT)	90	60	33.33% 29-Jun-18 A	28-Aug-22	02-Dec-22	30-Jan-23	155		
<b>06-1010-2(1)</b>	Pipe Material Procurement (incl. FAT)	90	60	33.33% 29-Oct-19 A	28-Aug-22	01-Apr-23	30-May-23	275		
<b>06-1010-3(1)</b>	Electrical and Instrumentation Material Procurement (Incl. FAT)	90	60	33.33% 29-Oct-19 A	28-Aug-22	01-May-23	29-Jun-23	305		
EPSP6612-WP6E-M54.06.1.26 Fabrie	cation of Module (TPU)	881	271	18-Sep-20 A	25-Feb-23	18-Mar-22	30-Mar-23	33		
EPSP6612-WP6E-M54.06.1.26.M1 P	Pab 1- Line 1	795	215	18-Sep-20 A	31-Dec-22	18-Mar-22	02-Nov-22	-59		
EPSP6612-WP6E-M54.06.1.26.M1.9	Structure Fabrication	236	83	13-Oct-20 A	21-Aug-22	23-Mar-22	02-Nov-22	73		
	PFab 1-Line 1 - Tertiary Structure Fabrication	200	83	58.5% 13-Oct-20 A	21-Aug-22	12-Aug-22	02-Nov-22	73		
06-TPU-1-1060	PFab 1-Line 1 - 4th & Top Floor Primary & Secondary Steel Structure Fabricate	109	7	93.58% 03-Oct-21 A	06-Jun-22	23-Mar-22	29-Mar-22	-69		PFab 1-Line
EPSP6612-WP6E-M54.06.1.26.M1.1	(Beam/Cloumn/Plate.etc) I Structure Erection	160	174	14-Jan-22 A	20-Nov-22	18-Mar-22	02-Nov-22	-18		
• 06-TPU-1-1100	PFab 1-Line 1 - Tertiary Structure Erection	90	174	0% 14-Jan-22 A	20-Nov-22	13-May-22	02-Nov-22	-18		
06-TPU-1-1110	PFab 1-Line 1 - 2nd Floor(EL20.47m~EL26.72m) Primary & Secondary Steel	60	3	95% 03-Feb-22 A	02-Jun-22	17-Apr-22	19-Apr-22	-44		PFab 1-Line 1 - 2r
06-TPU-1-1140	Structure Erection PFab 1-Line 1 - 3rd Floor( EL26.72m~EL37.72m)Primary & Secondary Steel	45	8	82.22% 15-Mar-22 A		18-Mar-22		-74		PFab 1-Line
06-TPU-1-1190	Structure Erection PFab 1-Line 1 - 4th Floor(EL37.72m~EL47.22m) Primary & Secondary Steel	30	4					-74		
■ 06-TPU-1-1230	Structure Erection PFab 1-Line 1 - Top Floor(EL47.22m~EL54.47m) Primary & Secondary Steel	33	33	0% 12-Jun-22	14-Jul-22	30-Mar-22	01-May-22	-74		12-Jun-22
EPSP6612-WP6E-M54.06.1.26.M1.2	Structure Erection	225	125	0% 12-5011-22 04-Feb-22 A		27-Mar-22		-74		
06-TPU-1-1120										
	PFab 1-Line 1 Mechanical Installation - 1st Floor (Below EL20.47m) (Including Combustion Grate)	80	13			08-Jul-22	20-Jul-22	38		12-Jur
■ 06-TPU-1-1130	PFab 1-Line 1 Mechanical Installation - 2nd Floor(EL20.47m~EL26.72m) (Including Deaerator)	80	46	42.5% 22-Feb-22 A		05-Jun-22		5		
06-TPU-1-1150	PFab 1-Line 1 Mechanical Installation - Boiler Pre-Assembly	105	36				01-May-22	-65		
06-TPU-1-1160	PFab 1-Line 1 Mechanical Installation - 3rd Floor( EL26.72m~EL37.72m) ( Including Boiler Ash Transport)	80	80	0% 06-May-22 A		02-May-22		-29	A	
06-TPU-1-1210	PFab 1-Line 1 Mechanical Installation - 4th Floor(EL37.72m~EL47.22m) ( Including Air Ducts)	66	66	0% 14-Jun-22	18-Aug-22	16-May-22	20-Jul-22	-29		14-Jun-22
06-TPU-1-1240	PFab 1-Line 1 Mechanical Installation - Boiler Lifting & Installation	80	80	0% 15-Jul-22	02-Oct-22	02-May-22	20-Jul-22	-74		
EPSP6612-WP6E-M54.06.1.26.M1.1	0 Mechanical Fabrication	300	8	18-Sep-20 A	07-Jun-22	07-Apr-22	14-Apr-22	-54		
06-TPU-1-1000	PFab 1-Line 1 - Mechanical Fabrication (By yard)	300	8	97.33% 18-Sep-20 A	07-Jun-22	07-Apr-22	14-Apr-22	-54		PFab 1-Line
EPSP6612-WP6E-M54.06.1.26.M1.1	11 Piping Fabrication	200	100	10-Feb-21 A	07-Sep-22	07-Apr-22	15-Jul-22	-54		
06-TPU-1-1030	PFab 1-Line 1 - Piping Fabrication	200	100	50% 10-Feb-21 A	07-Sep-22	07-Apr-22	15-Jul-22	-54		
EPSP6612-WP6E-M54.06.1.26.M1.3	3 Piping Installation	150	150	20-Jun-22	16-Nov-22	07-Apr-22	03-Sep-22	-74		
🛑 06-TPU-1-1170	PFab 1-Line 1 - Piping installation	150	150	0% 20-Jun-22	16-Nov-22	07-Apr-22	03-Sep-22	-74		20-Jun-22
EPSP6612-WP6E-M54.06.1.26.M1.1	2 E&I Fabrication	180	155	14-Apr-22 A	01-Nov-22	12-Apr-22	13-Sep-22	-49		
06-TPU-1-1180	PFab 1-Line 1 - E&I Fabrication	180	155	13.89% 14-Apr-22 A	01-Nov-22	12-Apr-22	13-Sep-22	-49		
EPSP6612-WP6E-M54.06.1.26.M1.4	E&I Installation	160	160	25-Jun-22	01-Dec-22	12-Apr-22	18-Sep-22	-74		
■ 06-TPU-1-1200	PFab 1-Line 1 - E&I Support Installation	75	75	0% 25-Jun-22*	07-Sep-22	12-Apr-22	25-Jun-22	-74 Extracted activity		25-Jun-
06-TPU-1-1200-1(M54)	PFab 1-Line 1 - E&I Cable Ladder Erection	75	75	0% 16-Jul-22	28-Sep-22	03-May-22	16-Jul-22	-74 Extracted activity		
EPSP6612-WP6E-M54.06.1.26.M1	4.1 Electrical	140	140	15-Jul-22	01-Dec-22	18-May-22	18-Sep-22	-74		
A25980	PFab 1-Line 1 - Electrical Cable Pulling and Term ination	110	110	0% 14-Aug-22	01-Dec-22	01-Jun-22	18-Sep-22	-74		
<b>A25990</b>	PFab 1-Line 1 - Electrical Equipment Installation	75	75	0% 31-Jul-22	13-Oct-22	18-May-22	31-Jul-22	-74		
a A26000	PFab 1-Line 1 - Electrical Heat Tracing Installation	75	75	0% 31-Jul-22	13-Oct-22	18-May-22	31-Jul-22	-74		
— A26040	PFab 1-Line 1 - MCC room installation	75	75	0% 15-Jul-22	27-Sep-22	18-May-22	31-Jul-22	-58		
EPSP6612-WP6E-M54.06.1.26.M1	4.2 Instrument	124	124	31-Jul-22	01-Dec-22	18-May-22	18-Sep-22	-74		
A26010	PFab 1-Line 1 - Instrument Cable Pulling and Termination	110	110	0% 14-Aug-22	01-Dec-22	01-Jun-22	18-Sep-22	-74		
-										

**3-Month Rolling Programme (May 2022)** Page 10 of 24

Remaining Work **♦** Actual Work • Critical Remaining Work  $\diamond$ 

Actual Milestone

Critical Milestone

Milestone

	EP/SP/66/12 es, Phase 1
	122
	Jul Aug 56 57
aterial Submis	sion and Approval, Pipe Material Submission and Approval, 31-May-2
al and Instrun	nentation Material Submission and Approval, Electrical and Instrument
L	2
L	2
C	2
	21-Aug-2
e 1 - 4th & Top	Floor Primary & Secondary Steel Structure Fabricate (Beam/Cloumn
2nd Floor(EL2	0.47m~EL26.72m) Primary & Secondary Steel Structure Erection, 02
ne 1 - 3rd Floo	r(EL26.72m~EL37.72m)Primary & Secondary Steel Structure Erectio
1-Line 1 - 4th	Floor(EL37.72m~EL47.22m) Primary & Secondary Steel Structure Er
	14-Jul-22, PFab 1-Line 1 - Top Floor(EL47.22m~EL
un-22, PFab 1	Line 1 Mechanical Installation - 1st Floor (Below EL20.47m) (Includin
	15-Jul-22, PFab 1-Line 1 Mechanical Installation - 2
	PFab 1-Line 1 Mechanical Installation - Boiler Pre-Assembly, (
	PFab 1-Line
	18-Aug-22, F
	15-Jul-22
ne 1 - Mechani	cal Fabrication (By yard), 07-Jun-22, 07-Jun-22, PFab 1-Line 1 - Mech
n-22*	
	16-Jul-22
	14-Aug-22
	31-Jul-22
	31-Jul-22
	15-Jul-22
	14-Aug-22
	31-Jul-22

	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M54 Remarks	May54	
<b>A26030</b>	PFab 1-Line 1 - Instrument Tubing Installation	75	75	0%	31-Jul-22	13-Oct-22	18-May-22	31-Jul-22	-74			
EPSP6612-WP6E-M54.06.1.26.M1.6 In	sulation	150	150		04-Aug-22	31-Dec-22	22-May-22	18-Oct-22	-74			
06-TPU-1-1220	PFab 1-Line 1 - Insulation	150	150	0%	04-Aug-22	31-Dec-22	22-May-22	18-Oct-22	-74			
EPSP6612-WP6E-M54.06.1.26.M2 PFat	) 1- Line 2	538	203		18-Sep-20 /	A 19-Dec-22	05-Apr-22	08-Nov-22	-41			
EPSP6612-WP6E-M54.06.1.26.M2.9 St	ructure Fabrication	200	121		09-Nov-20 A	28-Sep-22	06-Apr-22	08-Nov-22	41			
06-TPU-2-1020	PFab 1-Line 2 - Tertiary Structure Fabrication	200	121	39.5%	09-Nov-20 A	28-Sep-22	11-Jul-22	08-Nov-22	41			
06-TPU-2-1070	PFab 1-Line 2 - 4th & Top Floor Primary & Secondary Steel Structure Fabricate (Beam/Cloumn/Plate.etc)	109	2	98.17%	08-Oct-21 A	01-Jun-22	06-Apr-22	07-Apr-22	-55			PFab 1
EPSP6612-WP6E-M54.06.1.26.M2.1 St		132	152		14-Jan-22 A	29-Oct-22	08-Apr-22	08-Nov-22	10			
06-TPU-2-1090	PFab 1-Line 2 - Tertiary Structure Erection	90	152	0%	14-Jan-22 A	29-Oct-22	10-Jun-22	08-Nov-22	10			
06-TPU-2-1220	PFab 1-Line 2 - Top Floor(EL47.22m~EL54.47m) Primary & Secondary Steel	30	30	0%	03-Jun-22*	02-Jul-22	08-Apr-22	07-May-22	-56		03-Jun-2	
EPSP6612-WP6E-M54.06.1.26.M2.10	Structure Erection Inchanical Fabrication	270	19		18-Sep-20 /	A 18-Jun-22	19-Apr-22	07-May-22	-42			
06-TPU-2-1000	PFab 1-Line 2 - Mechanical Fabrication (By yard)	270	19	92.96%	18-Sep-20 /	A 18-Jun-22	19-Apr-22	07-May-22	-42			
EPSP6612-WP6E-M54.06.1.26.M2.2 M	echanical Erection	212	113		04-Feb-22 A	20-Sep-22	05-Apr-22	26-Jul-22	-56			
06-TPU-2-1100	PFab 1-Line 2 - Mechanical Installation - 1st Floor (Below EL20.47m) (Including	80	45	43.75%	04-Feb-22 A	14-Jul-22	12-Jun-22	26-Jul-22	12			
06-TPU-2-1120	Combustion Grate) PFab 1-Line 2 - Mechanical Installation - 2nd Floor(EL20.47m~EL26.72m)	80	52	35%	25-Feb-22 A	21-Jul-22	05-Jun-22	26-Jul-22	5			
06-TPU-2-1140	(Including Deaerator) PFab 1-Line 2 - Mechanical Installation - Boiler Pre-Assembly	88	33	62.5%	07-Apr-22 A	02-Jul-22	05-Apr-22	07-May-22	-56			
06-TPU-2-1160	PFab 1-Line 2 - Mechanical Installation - 3rd Floor( EL26.72m~EL37.72m)	80	80	0%	31-May-22*	18-Aug-22	08-May-22	26-Jul-22	-23		31-May-22*	
06-TPU-2-1200	(Including Boiler Ash Transport) PFab 1-Line 2 - Mechanical Installation - 4th Floor(EL37.72m~EL47.22m)	80	80		31-May-22	18-Aug-22	08-May-22		-23		31-May-22	
06-TPU-2-1230	(Including Air Ducts) PFab 1-Line 2 - Mechanical Installation - Boiler Lifting & Installation	80	80		03-Jul-22	20-Sep-22	08-May-22		-56			
EPSP6612-WP6E-M54.06.1.26.M2.11		180	72			10-Aug-22	13-Apr-22	23-Jun-22	-48			
06-TPU-2-1030	PFab 1-Line 2 - Piping Fabrication	180	72	60%		10-Aug-22	13-Apr-22	23-Jun-22	-48			
EPSP6612-WP6E-M54.06.1.26.M2.3 Pi		150	150	0070	08-Jun-22	04-Nov-22	13-Apr-22	09-Sep-22	-56			
06-TPU-2-1170	PFab 1-Line 2 - Piping Installation	150	150	09/	08-Jun-22	04-Nov-22	13-Apr-22	09-Sep-22	-56			8-Jun-22 📕
		180	149	0%		26-Oct-22	18-Apr-22	13-Sep-22	-36			
EPSP6612-WP6E-M54.06.1.26.M2.12 E 06-TPU-2-1150				17.000/					-43			
	PFab 1-Line 2 - E&I Fabrication	180	149	17.22%	14-Apr-22 A		18-Apr-22	13-Sep-22				
EPSP6612-WP6E-M54.06.1.26.M2.4 E		160	160		13-Jun-22	19-Nov-22	18-Apr-22	24-Sep-22	-56			
06-TPU-2-1190	PFab 1-Line 2 - E&I Support Installation	75	75		13-Jun-22*		18-Apr-22		-56			13-Jun-2
06-TPU-2-1190-1(M54)	PFab 1-Line 2 - E&I Cable Ladder Erection	75	75	0%	04-Jul-22	16-Sep-22	09-May-22			Extracted activity		
EPSP6612-WP6E-M54.06.1.26.M2.4.1		140	140		03-Jul-22	19-Nov-22	24-May-22		-56			
A26070	PFab 1-Line 2 - Electrical Cable Pulling and Termination	110	110		02-Aug-22	19-Nov-22	07-Jun-22		-56			
A26080	PFab 1-Line 2 - Electrical Equipment Installation	75	75		19-Jul-22	01-Oct-22	24-May-22	-	-56			
A26090	PFab 1-Line 2 - Electrical Heat Tracing Installation	75	75	0%	19-Jul-22	01-Oct-22	24-May-22	06-Aug-22	-56			
A26130	PFab 1-Line 2 - MCC room installation	75	75	0%	03-Jul-22	15-Sep-22	24-May-22	06-Aug-22	-40			
EPSP6612-WP6E-M54.06.1.26.M2.4.2	Instrument	124	124		19-Jul-22	19-Nov-22	24-May-22	24-Sep-22	-56			
A26100	PFab 1-Line 2 - Instrument Cable Pulling and Termination	110	110	0%	02-Aug-22	19-Nov-22	07-Jun-22	24-Sep-22	-56			
A26110	PFab 1-Line 2 - Instrument Equipment Installation	75	75	0%	19-Jul-22	01-Oct-22	24-May-22	06-Aug-22	-56			
A26120	PFab 1-Line 2 - Instrument Tubing Installation	75	75	0%	19-Jul-22	01-Oct-22	24-May-22	06-Aug-22	-56		Τ	
EPSP6612-WP6E-M54.06.1.26.M2.6 In	sulation	150	150		23-Jul-22	19-Dec-22	28-May-22	24-Oct-22	-56			
06-TPU-2-1210	PFab 1-Line 2 - Insulation	150	150	0%	23-Jul-22	19-Dec-22	28-May-22	24-Oct-22	-56			
EPSP6612-WP6E-M54.06.1.26.M3 PFal	) 1- Line 3	616	249		18-Sep-20 /	A 03-Feb-23	19-Apr-22	07-Jan-23	-27			
EPSP6612-WP6E-M54.06.1.26.M3.9 S	ructure Fabrication	200	149		26-Nov-20 A	26-Oct-22	27-Apr-22	07-Jan-23	73		<b>1</b>	

3-Month Rolling Programme (May 2022)		Remaining Work	<b>♦</b>	Actual Milestone
Page 11 of 24		Actual Work	•	<ul> <li>Critical Milestone</li> </ul>
		Critical Remaining Work	Σ.	
	<b>◇</b>	Milestone		

20	es, Phase 1		Aug
	56		Aug 57
	31	-Jul-22	
		04-Aug-22 💻	
h & Top Floor	Primarv & Secondarv St	eel Structure Fat	pricate (Beam/Cloumn/Plate
			· · · · · · · · · · · · · · · · · · ·
·	02-Jul-22, PFab 1-Li	ne 2 - Top Floor(B	EL47.22m~EL54.47m) Prim
DE-h 4 Ure	0 Machanical Estairad		
Prad I-Line		on (By yard), 18-	Jun-22, 18-Jun-22, PFab 1-
· - r 1 1			
·i	14-Jul-	22, PFab 1-Line	2 - Mechanical Installation -
		21-Jul-22 PFah	1-Line 2 - Mechanical Insta
	PFab 1-Line 2 - Mecl		on - Boiler Pre-Assembly, 0
			18-Aug-22,
			18-Aug-22,
03-Jul-22			
			PFab 1-Line 2 - Pipi
			26
04-Jul-2	2		
	C	2-Aug-22	
	19-Jul-22 💻		
03-Jul-22			
	·····	2-Aug-22	
		2-Aug-22	
	19-Jul-22		
	19-Jul-22 💻		
	23 11 20		
	23-Jul-22		

ġ.	(eppel Seghers する格素 - 板等層 使会え pert statutes - ants to a construction											Integrated Waste	Contract Management F
y ID	PPEL SEGNERS - ZHEN HUA JOINT VENTURE	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Floa	t M54 Remarks	May 54	Jun 55
<u> </u>	6-TPU-3-1080	PFab 1-Line 3 - 4th & Top Floor Primary & Secondary Steel Structure Fabricate (Beam/Cloumn/Plate.etc)	109	8	92.66%	11-Nov-21 A	07-Jun-22	27-Apr-22	04-May-22	-34			PFab 1-Line 3
EP	PSP6612-WP6E-M54.06.1.26.M3.1 Strue		183	210		14-Jan-22 A	26-Dec-22	19-Apr-22	07-Jan-23	12	2		
00	6-TPU-3-1090	PFab 1-Line 3 - Tertiary Structure Erection	90	210	0%	14-Jan-22 A	26-Dec-22	12-Jun-22	07-Jan-23	12	2		
<u> </u>	6-TPU-3-1100	PFab 1-Line 3 - 2nd Floor(EL20.47m~EL26.72m) Primary & Secondary Steel Structure Erection	60	11	81.67%	11-Feb-22 A	10-Jun-22	19-Apr-22	29-Apr-22	-42	2		PFab 1-Li
<u> </u>	6-TPU-3-1130	PFab 1-Line 3 - 3rd Floor( EL26.72m~EL37.72m)Primary & Secondary Steel Structure Erection	45	16	64.44%	05-May-22 A	15-Jun-22	19-Apr-22	04-May-22	-42	2	Α	PFa
<u> </u>	6-TPU-3-1160	PFab 1-Line 3 - 4th Floor(EL37.72m~EL47.22m) Primary & Secondary Steel Structure Erection	30	30	0%	16-Jun-22	15-Jul-22	05-May-22	03-Jun-22	-42	2		16-Jun-22
<u> </u>	6-TPU-3-1210	PFab 1-Line 3 - Top Floor(EL47.22m~EL54.47m) Primary & Secondary Steel	30	30	0%	16-Jul-22	14-Aug-22	04-Jun-22	03-Jul-22	-42	2		
EP	PSP6612-WP6E-M54.06.1.26.M3.10 Mec	Structure Erection thanical Fabrication	270	48		18-Sep-20 A	17-Jul-22	17-May-22	03-Jul-22	-14	l l		
00	6-TPU-3-1000	PFab 1-Line 3 - Mechanical Fabrication (By yard)	270	48	82.22%	18-Sep-20 A	17-Jul-22	17-May-22	03-Jul-22	-14	 		
EP	PSP6612-WP6E-M54.06.1.26.M3.2 Mech	nanical Erection	248	156		03-Mar-22 A	02-Nov-22	19-Apr-22	21-Sep-22	-42	2		
06	6-TPU-3-1110	PFab 1-Line 3 - Mechanical Installation - 1st Floor (Below EL20.47m) (Including	80	52	35%	03-Mar-22 A	21-Jul-22	01-Aug-22	21-Sep-22	62	2		
<u> </u>	6-TPU-3-1120	Combustion Grate) PFab 1-Line 3 - Mechanical Installation - 2nd Floor(EL20.47m~EL26.72m)	80	80	0%	31-May-22	18-Aug-22	04-Jul-22	21-Sep-22	34		31-May	22
<b>0</b> 6	6-TPU-3-1140	(Including Deaerator) PFab 1-Line 3 - Mechanical Installation - Boiler Pre As sembly	105	76	27.62%	01-Apr-22 A	14-Aug-22	19-Apr-22	03-Jul-22	-42	2		
- 06	6-TPU-3-1150	PFab 1-Line 3 - Mechanical Installation - 3rd Floor( EL26.72m~EL37.72m)	80	80	0%	04-Jun-22	22-Aug-22	04-Jul-22	21-Sep-22	30			-Jun-22
	6-TPU-3-1190	(Including Boiler Ash Transport) PFab 1-Line 3 - Mechanical Installation - 4th Floor(EL37.72m~EL47.22m)	80	80		01-Jul-22	18-Sep-22	04-Jul-22	21-Sep-22	3	3		
	6-TPU-3-1230	(Including Air Ducts) PFab 1-Line 3 - Mechanical Installation - Boiler Lifting & Installation	80	80		15-Aug-22	02-Nov-22	04-Jul-22	21-Sep-22	-42	2		
	PSP6612-WP6E-M54.06.1.26.M3.11 Pipi		180	6		09-Mar-21 A	05-Jun-22	09-Jun-22		ç	)		
	6-TPU-3-1030	PFab 1-Line 3 - Piping Fabrication	180	6	96.67%	09-Mar-21 A		09-Jun-22	14-Jun-22	ę			05-Jun-22, PFa
	PSP6612-WP6E-M54.06.1.26.M3.3 Pipir		150	150		21-Jul-22	17-Dec-22	09-Jun-22	05-Nov-22	-42			
	6-TPU-3-1170	PFab 1-Line 3 - Piping Installation	150	150	0%	21-Jul-22	17-Dec-22	09-Jun-22	05-Nov-22	-42			
	PSP6612-WP6E-M54.06.1.26.M3.12 E&I		180	190	0,0		06-Dec-22		20-Dec-22	14			
	6-TPU-3-1180	PFab 1-Line 3 - E&I Fabrication	180	190	0%		06-Dec-22	14-Jun-22		14			
	PSP6612-WP6E-M54.06.1.26.M3.4 E&II				078	•				-42			
			160	160	00/	26-Jul-22	01-Jan-23	14-Jun-22	20-Nov-22	-42			
	6-TPU-3-1200	PFab 1-Line 3 - E&I Support installation PFab 1-Line 3 - E&I Cable Ladder Erection	75	75		26-Jul-22*	08-Oct-22	14-Jun-22	-				
	6-TPU-3-1200-1(M54)		75	75	0%	16-Aug-22	29-Oct-22	05-Jul-22	17-Sep-22		Extracted activity		
	EPSP6612-WP6E-M54.06.1.26.M3.4.1 EI		140	140			01-Jan-23	20-Jul-22	20-Nov-22	-42			
	A26160	PFab 1-Line 3 - Electrical Cable Pulling and Termination	110	110		14-Sep-22	01-Jan-23	-	20-Nov-22	-42			
	A26170	PFab 1-Line 3 - Electrical Equipment Installation	75	75		31-Aug-22	13-Nov-22	20-Jul-22	02-Oct-22	-42			
	A26180	PFab 1-Line 3 - Electrical Heat Tracing Installation	75	75	0%	31-Aug-22	13-Nov-22	22-Jul-22	05-Oct-22	-39			
- 4	A26220	PFab 1-Line 3 - MCC room installation	75	75	0%	15-Aug-22	28-Oct-22	20-Jul-22	02-Oct-22	-26			
5 E	PSP6612-WP6E-M54.06.1.26.M3.4.2 In		124	124		31-Aug-22	01-Jan-23	20-Jul-22	20-Nov-22	-42	2		
- 4	A26190	PFab 1-Line 3 - Instrument Cable Pulling and Termination	110	110	0%	14-Sep-22	01-Jan-23	03-Aug-22	20-Nov-22	-42			
<b>–</b> <i>F</i>	A26200	PFab 1-Line 3 - Instrument Equipment Installation	75	75	0%	31-Aug-22	13-Nov-22	20-Jul-22	02-Oct-22	-42	2		
<b>—</b> <i>F</i>	A26210	PFab 1-Line 3 - Instrument Tubing Installation	75	75	0%	31-Aug-22	13-Nov-22	22-Jul-22	05-Oct-22	-39			
EP	PSP6612-WP6E-M54.06.1.26.M3.6 Insul	ation	150	150		07-Sep-22	03-Feb-23	27-Jul-22	23-Dec-22	-42			
00	6-TPU-3-1220	PFab 1-Line 3 - Insulation	150	150	0%	07-Sep-22	03-Feb-23	27-Jul-22	23-Dec-22	-42	2		
EPS	SP6612-WP6E-M54.06.1.26.M4 PFab 1-	Line 4	580	245		18-Sep-20 A	30-Jan-23	30-Apr-22	14-Jan-23	-16			
🖕 EP	PSP6612-WP6E-M54.06.1.26.M4.9 Strue	cture Fabrication	200	145		10-Dec-20 A	22-Oct-22	23-Aug-22	14-Jan-23	84			
<b>0</b> 6	6-TPU-4-1010	PFab 1-Line 4 - Tertiary Structure Fabrication	200	145	27.5%	10-Dec-20 A	22-Oct-22	23-Aug-22	14-Jan-23	84			
EP	PSP6612-WP6E-M54.06.1.26.M4.1 Strue	ture Erection	253	235		08-Mar-22 A	20-Jan-23	30-Apr-22	14-Jan-23	-6	·		
<b>0</b>	6-TPU-4-1130	PFab 1-Line 4 - 3rd Floor( EL26.72m~EL37.72m)Primary & Secondary Steel Structure Erection	45	4	91.11%	08-Mar-22 A	03-Jun-22	06-May-22	09-May-22	-25	5		PFab 1-Line 4 - 3r
<b>0</b>	6-TPU-4-1150	PFab 1-Line 4 - 4th Floor(EL37.72m~EL47.22m) Primary & Secondary Steel Structure Erection	30	15	50%	20-Apr-22 A	14-Jun-22	30-Apr-22	14-May-22	-31			PFab

<b>3-Month Rolling</b>	Programme (May 2022)
Page 12 of 24	




Critical Milestone

	EP/SP/66/12 es, Phase 1
Jun	Jul Aug
55	56 57
1-Line 3 - 4th & 10	pFloor Primary & Secondary Steel Structure Fabricate (Beam/Cloum)
ab 1-Line 3 - 2nd F	loor(EL20.47m~EL26.72m) Primary & Secondary Steel Structure Ere
	3rd Floor( EL26.72m~EL37.72m)Primary & Secondary Steel Structur
	15-Jul-22, PFab 1-Line 3 - 4th Floor(EL37.72m~EL
	16-Jul-22 14-Aug-22, PFab
	DEsk 4 Line 0. Maskaria (Eskaistian (Burran)
	PFab 1-Line 3 - Mechanical Fabrication (By yard)
	21-Jul-22, PFab 1-Line 3 - Mechanical Instal
	18-Aug-22, F
	PFab 1-Line 3 - N
	22-Aug
04 1 1 07	
01-Jul-22	
	15-Aug-22
22, PFab 1-Line 3 -	Piping Fabrication, PFab 1-Line 3 - Piping Fabrication, 05-Jun-22
	21-Jul-22
	26-Jul-22*
	16-Aug-22
	,
	31-Aug-22
	31-Aug-22
	-
	15-Aug-22
	31-Aug-22
	31-Aug-22
	27.0
	07-S
ne 4 - 3rd Floor( El	26.72m~EL37.72m)Primary & Secondary Steel Structure Erection, 03
PEab 1-Lino 4	4th Floor (FI 37 72m ~ FI 47 92m) Primary & Socondary Stool Structure
	4th Floor(EL37.72m~EL47.22m) Primary & Secondary Steel Structure

	Activity Name	Original Duration	Remaining Duration	Complet	Current Start	Current Finish	Late Start	Late Finish	Total Float	M54 Remarks	May	J
🛑 06-TPU-4-1190	PFab 1-Line 4 - Top Floor(EL47.22m~EL54.47m) Primary & Secondary Steel	30	30	0%	15-Jun-22	14-Jul-22	15-May-22	13-Jun-22	-31		54	15-Jun-22
可 06-TPU-4-1230	Structure Erection PFab 1-Line 4 - Tertiary Structure Erection	90	235	0%	01-Apr-22 A	20-Jan-23	25-May-22	14-Jan-23	-6			
EPSP6612-WP6E-M54.06.1.26.M4.1	0 Mechanical Fabrication	270	98		18-Sep-20 A	05-Sep-22	17-Jun-22	22-Sep-22	17			
■ 06-TPU-4-1000	PFab 1-Line 4 - Mechanical Fabrication (By yard)	270	98	63.7%	18-Sep-20 A	05-Sep-22	17-Jun-22	22-Sep-22	17			
	Mechanical Erection	184	153		09-Jan-22 A	30-Oct-22	14-May-22	29-Sep-22	-31			
<b>06-TPU-4-1090</b>	PFab 1-Line 4 - Mechanical Installation - 1st Floor (Below EL20.47m) (Including	80	2	97.5%	09-Jan-22 A	01-Jun-22	-	29-Sep-22	120			01-Jun-22, F
	Combustion Grate) PFab 1-Line 4 - Mechanical Installation - 2nd Floor(EL20.47m~EL26.72m)	80	52	35%	21-Feb-22A	21-Jul-22	09-Aug-22	29-Sep-22	70			
	(Including Deaerator) PFab 1-Line 4 - Mechanical Installation - Boiler Pre Assembly	125	46	63.2%	25-Feb-22A	15-Jul-22	14-May-22	28-Jun-22	-17			
<b>06-TPU-4-1140</b>	PFab 1-Line 4 - Mechanical Installation - 3rd Floor( EL26.72m~EL37.72m)	80	80		31-May-22	18-Aug-22	12-Jul-22	29-Sep-22	42		31-May-22	
■ 06-TPU-4-1170	(Including Boiler Ash Transport) PFab 1-Line 4 - Mechanical Installation - 4th Floor(EL37.72m~EL47.22m)	80	80		31-May-22	18-Aug-22	12-Jul-22	29-Sep-22	42		31-May-22	
■ 06-TPU-4-1220	(Including Air Ducts) PFab 1-Line 4 - Mechanical Installation - Boiler Lifting & Installation	108	108		15-Jul-22	30-Oct-22	14-Jun-22	29-Sep-22	-31			
EPSP6612-WP6E-M54.06.1.26.M4.1		180	86	076	09-Mar-21 A		17-Jun-22	10-Sep-22	17			
06-TPU-4-1040				E0.000/					17			
	PFab 1-Line 4 - Piping Fabrication	180	86		09-Mar-21 A	Ū	17-Jun-22	10-Sep-22				
EPSP6612-WP6E-M54.06.1.26.M4.3		150	150		18-Jul-22	14-Dec-22	17-Jun-22	13-Nov-22	-31			
— 06-TPU-4-1180	PFab 1-Line 4 - Piping Installation	150	150		18-Jul-22	14-Dec-22	17-Jun-22	13-Nov-22	-31			
EPSP6612-WP6E-M54.06.1.26.M4.1		180	165		14-Apr-22 A		24-Jun-22	05-Dec-22	24			
06-TPU-4-1160	PFab 1-Line 4 - E&I Fabrication	180	165	8.33%	14-Apr-22 A	11-Nov-22	24-Jun-22	05-Dec-22	24			
EPSP6612-WP6E-M54.06.1.26.M4.4	E&I Installation	160	160		25-Jul-22	31-Dec-22	24-Jun-22	30-Nov-22	-31			
🛑 06-TPU-4-1200	PFab 1-Line 4 - E&I Support Installation	75	75	0%	25-Jul-22*	07-Oct-22	24-Jun-22	06-Sep-22	-31			
06-TPU-4-1200-1(M54)	PFab 1-Line 4 - E&I Cable Ladder Erection	75	75	0%	15-Aug-22*	28-Oct-22	15-Jul-22	27-Sep-22	-31	Extracted activity		
EPSP6612-WP6E-M54.06.1.26.M4.	4.1 Electrical	140	140		14-Aug-22	31-Dec-22	30-Jul-22	30-Nov-22	-31			
👝 A26250	PFab 1-Line 4 - Electrical Cable Pulling and Termination	110	110	0%	13-Sep-22	31-Dec-22	13-Aug-22	30-Nov-22	-31			
a A26260	PFab 1-Line 4 - Electrical Equipment Installation	75	75	0%	30-Aug-22	12-Nov-22	30-Jul-22	12-Oct-22	-31			
a26270	PFab 1-Line 4 - Electrical Heat Tracing Installation	75	75	0%	30-Aug-22	12-Nov-22	30-Jul-22	12-Oct-22	-31			
a A26310	PFab 1-Line 4 - MCC room installation	75	75	0%	14-Aug-22	27-Oct-22	30-Jul-22	12-Oct-22	-15			
EPSP6612-WP6E-M54.06.1.26.M4.	4.2 Instrument	124	124		30-Aug-22	31-Dec-22	30-Jul-22	30-Nov-22	-31			
A26280	PFab 1-Line 4 - Instrument Cable Pulling and Termination	110	110	0%	13-Sep-22	31-Dec-22	13-Aug-22	30-Nov-22	-31			
a A26290	PFab 1-Line 4 - Instrument Equipment Installation	75	75	0%	30-Aug-22	12-Nov-22	30-Jul-22	12-Oct-22	-31			
A26300	PFab 1-Line 4 - Instrument Tubing Installation	75	75	0%	30-Aug-22	12-Nov-22	30-Jul-22	12-Oct-22	-31			
EPSP6612-WP6E-M54.06.1.26.M4.6	i Insulation	150	150		03-Sep-22	30-Jan-23	03-Aug-22	30-Dec-22	-31			
■ 06-TPU-4-1210	PFab 1-Line 4 - Insulation	150	150	0%	03-Sep-22	30-Jan-23	03-Aug-22	30-Dec-22	-31			
EPSP6612-WP6E-M54.06.1.26.M5 P	Fab 1- Line 5	573	254		18-Sep-20 A	08-Feb-23	05-May-22	15-Mar-23	35			
EPSP6612-WP6E-M54.06.1.26.M5.9		200	165		11-Jan-21 A		02-Oct-22	15-Mar-23	124			
06-TPU-5-1020	PFab 1-Line 5 - Tertiary Structure Fabrication	200	165		11-Jan-21 A		02-Oct-22	15-Mar-23	124			
EPSP6612-WP6E-M54.06.1.26.M5.1		260	254			08-Feb-23	05-May-22		35			
06-TPU-5-1090	PFab 1-Line 5 - Tertiary Structure Erection	90	254		14-Jan-22 A		05-Jul-22	15-Mar-23	35			
	·											
06-TPU-5-1110	PFab 1-Line 5 - 2nd Floor(EL20.47m~EL26.72m) Primary & Secondary Steel Structure Erection	60	16		12-Mar-22 A		05-May-22	20-May-22	-26			
■ 06-TPU-5-1140	PFab 1-Line 5 - 3rd Floor( EL26.72m~EL37.72m)Primary & Secondary Steel Structure Erection	43	43		02-Jun-22*	14-Jul-22	07-May-22	18-Jun-22	-26		02-Jun-2	
— 06-TPU-5-1170	PFab 1-Line 5 - 4th Floor(EL37.72m~EL47.22m) Primary & Secondary Steel Structure Erection	30	30		15-Jul-22	13-Aug-22	19-Jun-22	18-Jul-22	-26			
🛑 06-TPU-5-1210	PFab 1-Line 5 - Top Floor(EL47.22m~EL54.47m) Primary & Secondary Steel Structure Erection	30	30	0%	14-Aug-22	12-Sep-22	19-Jul-22	17-Aug-22	-26			
EPSP6612-WP6E-M54.06.1.26.M5.1	0 Mechanical Fabrication	270	92		18-Sep-20 A	30-Aug-22	02-Jun-22	01-Sep-22	2			

<b>3-Month Rolling</b>	Programme	(May 2022)
Page 13 of 24		



Critical Milestone

	EP/SP/66/12 es, Phase 1	最度保護署 Environmental Protaction Department
20	Jul	Aug
	56 14lul-	57 22, PFab 1-Line 4 - Top Floor(EL47.22m~EL5
	14 001	
	; ; ;	
	1 	
	1 1 1	
1-Line 4 - Mec	hanical Installation - 1st	Floor (Below EL20.47m) (Including Combusti
		21-Jul-22, PFab 1-Line 4 - Mechanical Instal
	PEab	1-Line 4 - Mechanical Installation - Boiler Pre
	1140	
	1 1 1	18-Aug-22, F
		18-Aug-22, F
	15-Jul-22	
	, , , , ,	
<u></u>		
	1	24-Au
	18-Jul-22	
	, , , , ,	
	· · · · · · · · · · · · · · · · · · ·	
	, 	
	05 Jul 00*	*
	25-Jul-22*	
		15-Aug-22*
	1 1 1 1	30-Aug-22
	, , , ,	30-Aug-22
	, 	14-Aug-22
	, 	
		30-Aug-22
	, 	30-Aug-22
	1 1 1	
		03-Sep-2
	L	
Fab 1-Line 5	2nd Floor(EL20 47m~Fl	L26.72m) Primary & Secondary Steel Structu
	, 	
		22, PFab 1-Line 5 - 3rd Floor( EL26.72m~EL
	15-Jul-22	13-Aug-22, PFab
		14-Aug-22
		-
	1	
	<u>.                                    </u>	

古寶西格斯一根華麗餐会同											Integrated Waste M	lanademer
KEPPEL SEGHERS - ZHEN HUAJOINT VENTURE	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Floa	at M54 Remarks	May	Jur
EPSP6612-WP6E-M54.06.1.26.M5./	2 Mechanical Erection	216	185		02-Mar-22 A	01-Dec-22	14-May-22	05-Nov-22	-26	5	54	55
06-TPU-5-1100	PFab 1-Line 5 - Mechanical Installation - 1st Floor (Below EL20.47m) (Including Combustion Grate)	80	52	35%	02-Mar-22 A	21-Jul-22	15-Sep-22	05-Nov-22	107	7		
06-TPU-5-1120	PFab 1-Line 5 - Mechanical Installation - 2nd Floor(EL20.47m~EL26.72m)	80	80	0%	31-May-22	18-Aug-22	18-Aug-22	05-Nov-22	79	Э	31-May-22	
06-TPU-5-1130	(Including Deaerator) PFab 1-Line 5 - Mechanical Installation - Boiler Pre-Assembly	111	111	0%	09-Jun-22	27-Sep-22	14-May-22	01-Sep-22	-26	6	0:	9-Jun-22
06-TPU-5-1150	PFab 1-Line 5 - Mechanical Installation - 3rd Floor( EL26.72m~EL37.72m)	80	80	0%	02-Jul-22	19-Sep-22	18-Aug-22	05-Nov-22	47	7		
06-TPU-5-1190	(Including Boiler Ash Transport) PFab 1-Line 5 - Mechanical Installation - 4th Floor(EL37.72m~EL47.22m)	80	80	0%	30-Jul-22	17-Oct-22	18-Aug-22	05-Nov-22	19	9		
06-TPU-5-1230	(Including Air Ducts) PFab 1-Line 5 - Mechanical Installation - Boiler Lifting & Installation	80	80	0%	13-Sep-22	01-Dec-22	18-Aug-22	05-Nov-22	-26	6		
EPSP6612-WP6E-M54.06.1.26.M5.	1 Piping Fabrication	180	83		23-Mar-21 A	21-Aug-22	24-Jul-22	14-Oct-22	54	4		
06-TPU-5-1040	PFab 1-Line 5 - Piping Fabrication	180	83	53.89%	23-Mar-21 A	21-Aug-22	24-Jul-22	14-Oct-22	54	4		
EPSP6612-WP6E-M54.06.1.26.M5.	Piping Installation	150	150		19-Aug-22	15-Jan-23	24-Jul-22	20-Dec-22	-26	6		
06-TPU-5-1160	PFab 1-Line 5 - Piping Installation	150	150	0%	19-Aug-22	15-Jan-23	24-Jul-22	20-Dec-22	-26	6		
EPSP6612-WP6E-M54.06.1.26.M5.	2 E&I Fabrication	180	214		14-Apr-22 A	30-Dec-22	13-Aug-22	14-Mar-23	74	4		
06-TPU-5-1180	PFab 1-Line 5 - E&I Fabrication	180	214	0%	14-Apr-22 A			14-Mar-23	74			
EPSP6612-WP6E-M54.06.1.26.M5.4		75	75		08-Sep-22			26-Oct-22	-26			
06-TPU-5-1200	PFab 1-Line 5 - E&I Support Installation	75	75	0%	08-Sep-22*			26-Oct-22	-26			
				078								
PSP6612-WP6E-M54.06.1.26.M6 F		606	271		18-Sep-20 A		21-May-22	30-Mar-23	33			
EPSP6612-WP6E-M54.06.1.26.M6.		169	130		24-Dec-21 A		21-Nov-22		174			
06-TPU-6-1080	PFab 1-Line 6 - Tertiary Structure Fabrication	169	130	23.08%	24-Dec-21 A		21-Nov-22		174			
EPSP6612-WP6E-M54.06.1.26.M6.	Structure Erection	258	271		08-Apr-22 A	25-Feb-23	21-May-22	22-Mar-23	25	5		
06-TPU-6-1100	PFab 1-Line 6 - 2nd Floor(EL20.47m~EL26.72m) Primary & Secondary Steel Structure Erection	60	13	78.33%	08-Apr-22 A	12-Jun-22	21-May-22	02-Jun-22	-10	0		P
06-TPU-6-1130	PFab 1-Line 6 - 3rd Floor( EL26.72m~EL37.72m)Primary & Secondary Steel Structure Erection	45	45	0%	13-Jun-22	27-Jul-22	03-Jun-22	17-Jul-22	-1(	0		13-Jun-22 💻
06-TPU-6-1170	PFab 1-Line 6 - 4th Floor(EL37.72m~EL47.22m) Primary & Secondary Steel Structure Erection	30	30	0%	28-Jul-22	26-Aug-22	18-Jul-22	16-Aug-22	-10	0		
06-TPU-6-1200	PFab 1-Line 6 - Top Floor(EL47.22m~EL54.47m) Primary & Secondary Steel Structure Erection	30	30	0%	27-Aug-22	25-Sep-22	17-Aug-22	15-Sep-22	-10	ס		
06-TPU-6-1230	PFab 1-Line 6 - Tertiary Structure Erection	144	271	0%	15-Apr-22 A	25-Feb-23	25-Jun-22	22-Mar-23	25	5		
EPSP6612-WP6E-M54.06.1.26.M6.	0 Mechanical Fabrication	270	81		18-Sep-20 A	19-Aug-22	27-Jun-22	15-Sep-22	27	7		
06-TPU-6-1000	PFab 1-Line 6 - Mechanical Fabrication (By yard)	270	81	70%	18-Sep-20 A	19-Aug-22	27-Jun-22	15-Sep-22	27	7		
EPSP6612-WP6E-M54.06.1.26.M6.	2 Mechanical Erection	149	118		03-Mar-22 A	25-Sep-22	03-Jun-22	06-Nov-22	42	2		
06-TPU-6-1090	PFab 1-Line 6 - Mechanical Installation - 1st Floor (Below EL20.47m) (Including	80	52	35%	03-Mar-22 A	21-Jul-22	16-Sep-22	06-Nov-22	108	3		
06-TPU-6-1140	Combustion Grate) PFab 1-Line 6 - Mechanical Installation - Boiler Pre Assembly	105	105	0%	13-Jun-22	25-Sep-22	03-Jun-22	15-Sep-22	-10	0		13-Jun-22 💻
EPSP6612-WP6E-M54.06.1.26.M6.		180	83		23-Mar-21 A	21-Aug-22	22-Aug-22	12-Nov-22	83	3		
06-TPU-6-1030	PFab 1-Line 6 - Piping Fabrication	180	83	53.89%	23-Mar-21 A	-		12-Nov-22	83			
EPSP6612-WP6E-M54.06.1.26.M6.3		150	150	00.0070	01-Sep-22	_	22-Aug-22		-1(			
06-TPU-6-1160	PFab 1-Line 6 - Piping Installation	150	150	0%	01-Sep-22		22-Aug-22		-1(			
				078			30-Aug-22					
EPSP6612-WP6E-M54.06.1.26.M6.		180	185		14-Apr-22 A				91			
06-TPU-6-1120	PFab 1-Line 6 - E&I Fabrication	180	185	0%	14-Apr-22 A		<u> </u>	02-Mar-23	91			
EPSP6612-WP6E-M54.06.1.26.M6.4		75	75		09-Sep-22			12-Nov-22	-10			
06-TPU-6-1180	PFab 1-Line 6 - E&I Support installation	75	75	0%	09-Sep-22*	22-Nov-22	30-Aug-22	12-Nov-22	-1(	0		
PSP6612-WP6E-M54.06.1.7 Fabric		645	243		11-Dec-20 A	28-Jan-23	05-Apr-22	05-Apr-23	67	7		
PSP6612-WP6E-M54.06.1.7.M1 PI	ab 2 - Line 1	576	241		21-Dec-20 A	26-Jan-23	05-Apr-22	01-Dec-22	-56	6		
EPSP6612-WP6E-M54.06.1.7.M1.9	Structure Fabrication	188	129		31-Mar-22 A	06-Oct-22	11-Jun-22	17-Oct-22	11	1		
06-FGC-1-1120	PFab 2-Line 1 - Tertiary Structure Fabrication	188	129	31.38%	31-Mar-22 A	06-Oct-22	11-Jun-22	17-Oct-22	11	1		
EPSP6612-WP6E-M54.06.1.7.M1.1	Structure Erection	186	86		23-Dec-21 A	24-Aug-22	05-Apr-22	29-Jun-22	-56	6		

3-Month Rolling	Programme	(May	2022)
Page 14 of 24			

Remaining Work
Actual Work
Critical Remaining

Actual Milestone

Critical Milestone

♦ Milestone

g Work

 $\diamond$ 

٠

1	22 Jul 56	Aug 57
		51
	2	1-Jul-22, PFab 1-Line 5 - Mechanical Inst
		18-Aug-22
02-Jul-22		
	30-Ju	I-22
	· · · · · · · · · · · · · · · · · · ·	21-Aug
		19-Aug-22
		08-
ab 1-Line 6 - 2n	1 Floor(EL20.47m~EL26.72	2m) Primary & Secondary Steel Structure 27-Jul-22, PFab 1-Line 6 - 3rd Floor
	28-Jul-2	
		27-Aug-22 🗖
		19-Aug-2
	2	1-Jul-22, PFab 1-Line 6 - Mechanical Inst
		21-Aug
		01-Sep-22
		09

Keppel Segh 吉普五格斯一板 Karrel Segnines zaus in	難 營 会 气								Integrated Was	Contract te Management F
Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Current Start Complete	Current Finish	Late Start	Late Finish	Total Float M54 Remarks	May	Jun
06-FGC-1-1080	PFab 2-Line 1 - 2nd Floor(EL12.47~ EL23.47m) Primary & Secondary Steel	60	4	93.33% 23-Dec-21	A 03-Jun-22	16-Jun-22	19-Jun-22	16	54	55 03-Jun-22, PFab 2
06-FGC-1-1110	Structure Erection PFab 2-Line 1 - 3rd Floor(EL23.47~ EL34.47m) Primary & Secondary Steel	60	26	56.67% 15-Mar-22	A 25-Jun-22	05-Apr-22	30-Apr-22	-56		
😑 06-FGC-1-1160	Structure Erection PFab 2-Line 1 - 4th Floor (EL34.47~ EL44.22m) Primary & Secondary Steel	60	60	0% 26-Jun-22	24-Aug-22	01-May-22	29-Jun-22	-56		26-Jun
EPSP6612-WP6E-I	4.06.1.7.M1.10 Mechanical Fabrication	270	10	21-Dec-20	A 09-Jun-22	06-May-22	15-May-22	-25		
06-FGC-1-1000	PFab 2-Line 1 - Mechanical Fabrication (By yard)	270	10	96.3% 21-Dec-20	A 09-Jun-22	06-May-22	15-May-22	-25		PFab 2-Lir
EPSP6612-WP6E-I	4.06.1.7.M1.2 Mechanical Erection	179	136	07-Jan-22 A	13-Oct-22	20-Jun-22	18-Aug-22	-56		
06-FGC-1-1090	PFab 2-Line 1 - 1st Floor (Below EL12.47m) (Including Silencer ID fan)	60	19	68.33% 07-Jan-22 A	18-Jun-22	31-Jul-22	18-Aug-22	61		
06-FGC-1-1100	PFab 2-Line 1 - 2nd Floor (EL12.47~ EL23.47m) (Including Dosing system bicar)	60	60	0% 04-Mar-22 A	A 02-Aug-22	20-Jun-22	18-Aug-22	16		
😑 06-FGC-1-1170	PFab 2-Line 1 - 3rd Floor (EL23.47~ EL34.47m) (Including Ash and residue to	60	60	0% 26-Jun-22	24-Aug-22	20-Jun-22	18-Aug-22	-6		26-Jun
😑 06-FGC-1-1200	solidification) PFab 2-Line 1 - 4th Floor (EL34.47~ EL44.22m) (Including Urea to ammonia	50	50	0% 25-Aug-22	13-Oct-22	30-Jun-22	18-Aug-22	-56		
EPSP6612-WP6E-I	4.06.1.7.M1.11 Piping Fabrication	180	147	29-May-21	A 24-Oct-22	06-May-22	29-Sep-22	-25		
06-FGC-1-1030	PFab 2-Line 1 - Piping Fabrication	180	147	18.33% 29-May-21	A 24-Oct-22	06-May-22	29-Sep-22	-25		
EPSP6612-WP6E-I	4.06.1.7.M1.3 Piping Installation	150	150	01-Jul-22	27-Nov-22	06-May-22	02-Oct-22	-56		
• 06-FGC-1-1140	PFab 2-Line 1 - Piping Installation	150	150	0% 01-Jul-22	27-Nov-22	06-May-22	02-Oct-22	-56		
	4.06.1.7.M1.12 E&I Fabrication	180	180		26-Nov-22	11-May-22	06-Nov-22	-20		
06-FGC-1-1130	PFab 2-Line 1 - E&I Fabrication	180	180	0% 14-Apr-22 A		11-May-22	06-Nov-22	-20		
	4.06.1.7.M1.4 E&I Installation	160	160	06-Jul-22	12-Dec-22	11-May-22		-56		
06-FGC-1-1150	PFab 2-Line 1 - E&I Support Installation	75	75	0% 06-Jul-22*	18-Sep-22	11-May-22	24-Jul-22	-56		
06-FGC-1-1150-1(M		75	75	0% 27-Jul-22	09-Oct-22	-		-56 Extracted activity		
						01-Jun-22	14-Aug-22			
	54.06.1.7.M1.4.1 Electrical	140	140	26-Jul-22	12-Dec-22	16-Jun-22	17-Oct-22	-56		
A26520	PFab 2-Line 1 - Electrical Cable Pulling and Termination	110	110	0% 25-Aug-22	12-Dec-22	30-Jun-22	17-Oct-22	-56		
🚍 A26530	PFab 2-Line 1 - Electrical Equipment Installation	75	75	0% 11-Aug-22	24-Oct-22	16-Jun-22	29-Aug-22	-56		
🖨 A26540	PFab 2-Line 1 - Electrical Heat Tracing Installation	75	75	0% 11-Aug-22	24-Oct-22	16-Jun-22	29-Aug-22	-56		
🖨 A26580	PFab 2-Line 1 - MCC room installation	75	75	0% 26-Jul-22	08-Oct-22	16-Jun-22	29-Aug-22	-40		
EPSP6612-WP6E	54.06.1.7.M1.4.2 Instrument	124	124	11-Aug-22	12-Dec-22	16-Jun-22	17-Oct-22	-56		
💼 A26550	PFab 2-Line 1 - Instrument Cable Pulling and Termination	110	110	0% 25-Aug-22	12-Dec-22	30-Jun-22	17-Oct-22	-56		
🚍 A26560	PFab 2-Line 1 - Instrument Equipment Installation	75	75	0% 11-Aug-22	24-Oct-22	16-Jun-22	29-Aug-22	-56		
🚍 A26570	PFab 2-Line 1 - Instrument Tubing Installation	75	75	0% 11-Aug-22	24-Oct-22	16-Jun-22	29-Aug-22	-56		
EPSP6612-WP6E-I	4.06.1.7.M1.6 Insulation	150	150	30-Aug-22	26-Jan-23	05-Jul-22	01-Dec-22	-56		
😑 06-FGC-1-1180	PFab 2-Line 1 - Insulation	150	150	0% 30-Aug-22	26-Jan-23	05-Jul-22	01-Dec-22	-56		
EPSP6612-WP6E-M	.06.1.7.M2 PFab 2 - Line 2	565	230	05-Jan-21 A	15-Jan-23	23-Apr-22	08-Dec-22	-38		
EPSP6612-WP6E-I	4.06.1.7.M2.9 Structure Fabrication	180	114	22-Oct-21 A	21-Sep-22	13-Jun-22	04-Oct-22	13		
💼 06-FGC-2-1080	PFab 2-Line 2 - Tertiary Structure Fabrication	180	114	36.67% 22-Oct-21 A	21-Sep-22	13-Jun-22	04-Oct-22	13		
EPSP6612-WP6E-I	4.06.1.7.M2.1 Structure Erection	211	72	09-Dec-21	A 10-Aug-22	23-Apr-22	21-Jul-22	-20		
06-FGC-2-1090	PFab 2-Line 2 - 2nd Floor(EL12.47~ EL23.47m) Primary & Secondary Steel Structure Erection	60	10	83.33% 09-Dec-21	A 09-Jun-22	12-Jul-22	21-Jul-22	42		09-Jun-22,
06-FGC-2-1120	PFab 2-Line 2 - 3rd Floor(EL23.47~ EL34.47m) Primary & Secondary Steel	60	16	73.33% 16-Mar-22	A 15-Jun-22	23-Apr-22	08-May-22	-38		PFa
06-FGC-2-1170	Structure Erection PFab 2-Line 2 - 4th Floor (EL34.47~ EL44.22m) Primary & Secondary Steel Structure Frection	60	72	0% 09-Apr-22 A	10-Aug-22	23-Apr-22	03-Jul-22	-38		
EPSP6612-WP6E-I	4.06.1.7.M2.10 Mechanical Fabrication	270	35	05-Jan-21 A	04-Jul-22	10-May-22	13-Jun-22	-21		
06-FGC-2-1000	PFab 2-Line 2 - Mechanical Fabrication (By yard)	270	35	87.04% 05-Jan-21 A	04-Jul-22	10-May-22	13-Jun-22	-21		
EPSP6612-WP6E-I	4.06.1.7.M2.2 Mechanical Erection	153	122	02-Jan-22 A	29-Sep-22	24-Jun-22	22-Aug-22	-38		
06-FGC-2-1100	PFab 2-Line 2 - 1st Floor (Below EL12.47m) (Including Silencer ID fan)	60	27	55% 02-Jan-22 A	26-Jun-22	27-Jul-22	22-Aug-22	57		
	PFab 2-Line 2 - 2nd Floor (EL12.47~ EL23.47m) (Including Dosing system bicar)	60	32	46.67% 25-Feb-22	A 11-Jul-22	22-Jul-22	22-Aug-22	42		

3-Month Rolling Programme (May 2022)		Remaining Work	<b>♦</b>	Actual Milestone
Page 15 of 24		Actual Work	•	<ul> <li>Critical Milestone</li> </ul>
		Critical Remaining Work		
	♦ ♦	Milestone		

	EP/SP/66/12 es, Phase 1
n	Jul Aug 56 57
PFab 2-Line 1 - 2	nd Floor(EL12.47~ EL23.47m) Primary & Secondary Steel Structure E
DEc	b 2-Line 1 - 3rd Floor(EL23.47~ EL34.47m) Primary & Secondary Ste
PFa	0 2-Line 1 - 3rd Floor(EL23.47~ EL34.47m) Primary & Secondary Ste
6-Jun-22	24-Au
	L
2-Line 1 - Mech	anical Fabrication (By yard), 09-Jun-22, 09-Jun-22, PFab 2-Line 1 - Me
🔲 18-Jun-22, F	Fab 2-Line 1 - 1st Floor (Below EL12.47m) (Including Silencer ID fan
	02-Aug-22, PFab 2-Line 1 - 2n
6-Jun-22	24-Au
	25-Aug-22
04 101 00	
01-Jul-22	
06-Jul	22*
	27-Jul-22
	25-Aug-22
	11 Aug 22
	11-Aug-22
	11-Aug-22
	26-Jul-22
	25-Aug-22
	11-Aug-22
	11-Aug-22
	30-Aug-22
	, , , , , , , , , , , , , , , , , , ,
n-22, PFab 2-Lir	e 2 - 2nd Floor(EL12.47~ EL23.47m) Primary & Secondary Steel Stru
PFab 2-Line 2	3rd Floor(EL23.47~ EL34.47m) Primary & Secondary Steel Structure
	PFab 2-Line 2 - 4th Fl
	PFab 2-Line 2 - Mechanical Fabrication (By yard), 04-Jul-22, 04
26	Jun-22, PFab 2-Line 2 - 1st Floor (Below EL12.47m) (Including Silend
	11-Jul-22, PFab 2-Line 2 - 2nd Floor (EL12.47~ EL23.47

ID K	:質 吾 柊 新 - 紙 等 贈 巻 会 ミ EPPELSEGHERS-200EN BULA/OINT VENTURE	Activity Name	Original	Remaining	Activity % Current Chart	Current Finish	Late Start	Late Finish	Total Float M54 Remarks	Integrated Waste	wanagement r
D		Activity ivane	Original Duration	Duration	Activity % Current Start Complete	Current Finish	Late Start	Late Finish	Iolai Fioat M34 Plemarks	May 54	Jun 55
(	06-FGC-2-1150	PFab 2-Line 2 - 3rd Floor (EL23.47~ EL34.47m) (Including Ash and residue to solidification)	60	60	0% 16-Jun-22	14-Aug-22	24-Jun-22	22-Aug-22	8		16-Jun-22
(	06-FGC-2-1200	PFab 2-Line 2 - 4th Floor (EL34.47~ EL44.22m) (Including Urea to ammonia convertor)	50	50	0% 11-Aug-22	29-Sep-22	04-Jul-22	22-Aug-22	-38		
<b>E</b>	PSP6612-WP6E-M54.06.1.7.M2.11 Pipin	g Fabrication	180	106	03-Jun-21	A 13-Sep-22	10-May-22	23-Aug-22	-21		
<u> </u>	06-FGC-2-1050	PFab 2-Line 2 - Piping Fabrication	180	106	41.11% 03-Jun-21	A 13-Sep-22	10-May-22	23-Aug-22	-21		
т ^в	PSP6612-WP6E-M54.06.1.7.M2.3 Piping	Installation	150	150	17-Jun-22	13-Nov-22	10-May-22	06-Oct-22	-38		
-	06-FGC-2-1140	PFab 2-Line 2 - Piping Installation	150	150	0% 17-Jun-22	13-Nov-22	10-May-22	06-Oct-22	-38		17-Jun-22
т <mark>а</mark> Е	PSP6612-WP6E-M54.06.1.7.M2.12 E&I F	abrication	180	160	14-Apr-22	A 06-Nov-22	18-May-22	24-Oct-22	-13		
	06-FGC-2-1130	PFab 2-Line 2 - E&I Fabrication	180	160	11.11% 14-Apr-22	A 06-Nov-22	18-May-22	24-Oct-22	-13		
E E	PSP6612-WP6E-M54.06.1.7.M2.4 E&I Ins	stallation	160	160	25-Jun-22	01-Dec-22	18-May-22	24-Oct-22	-38		
_ (	06-FGC-2-1160	PFab 2-Line 2 - E&I Support Installation	75	75	0% 25-Jun-22	07-Sep-22	18-May-22	31-Jul-22	-38		25-Jun-22
_	06-FGC-2-1160-1(M54)	PFab 2-Line 2 - E&I Cable Ladder Erection	75	75	0% 16-Jul-22	28-Sep-22	08-Jun-22	21-Aug-22	-38 Extracted activity		
- <b>1</b> -	EPSP6612-WP6E-M54.06.1.7.M2.4.1 Elec	trical	124	124	31-Jul-22	01-Dec-22	23-Jun-22	24-Oct-22	-38		
	A26610	PFab 2-Line 2 - Electrical Cable Pulling and Termination	110	110	0% 14-Aug-22	01-Dec-22	07-Jul-22	24-Oct-22	-38		
-	A26620	PFab 2-Line 2 - Electrical Equipment Installation	75	75	0% 31-Jul-22	13-Oct-22	23-Jun-22	05-Sep-22	-38		
-	A26630	PFab 2-Line 2 - Electrical Heat Tracing Instal lation	75	75	0% 31-Jul-22	13-Oct-22	23-Jun-22	05-Sep-22	-38		
-	A26670	PFab 2-Line 2 - MCC room installation	75	75	0% 31-Jul-22	13-Oct-22	23-Jun-22	05-Sep-22	-38		
-	EPSP6612-WP6E-M54.06.1.7.M2.4.2 Inst	rument	124	124	31-Jul-22	01-Dec-22	23-Jun-22	24-Oct-22	-38		
	A26640	PFab 2-Line 2 - Instrument Cable Pulling and Termination	110	110	0% 14-Aug-22	01-Dec-22	07-Jul-22	24-Oct-22	-38		
-	A26650	PFab 2-Line 2 - Instrument Equipment Installation	75	75	0% 31-Jul-22	13-Oct-22	23-Jun-22	05-Sep-22	-38		
	A26660	PFab 2-Line 2 - Instrument Tubing Installation	75	75	0% 31-Jul-22	13-Oct-22	23-Jun-22	05-Sep-22	-38		
E.E	PSP6612-WP6E-M54.06.1.7.M2.6 Insulat	ion	150	150	19-Aug-22	15-Jan-23	12-Jul-22	08-Dec-22	-38		
	06-FGC-2-1180	PFab 2-Line 2 - Insulation	150	150	0% 19-Aug-22	15-Jan-23	12-Jul-22	08-Dec-22	-38		
EF	SP6612-WP6E-M54.06.1.7.M3 PFab 2 -	Line 3	544	209		A 25-Dec-22	14-Mav-22	17-Dec-22	-8		
	PSP6612-WP6E-M54.06.1.7.M3.9 Struct		180	187		A 03-Dec-22	13-Jun-22	16-Dec-22	13		
	06-FGC-3-1000	PFab 2-Line 3 - Tertiary Structure Fabrication	180	187	0% 11-Dec-20	A 03-Dec-22	13-Jun-22	16-Dec-22	13		
	PSP6612-WP6E-M54.06.1.7.M3.1 Struct	·	219	99		A 06-Sep-22		09-Oct-22	33		
	)6-FGC-3-1090	PFab 2-Line 3 - 2nd Floor(EL12.47~ EL23.47m) Primary & Secondary Steel	60	9	85% 24-Dec-21	·	01-Oct-22	09-Oct-22	123		08-Jun-22, P
	06-FGC-3-1120	Structure Erection PFab 2-Line 3 - 3rd Floor(EL23.47~ EL34.47m) Primary & Secondary Steel	60	39	35% 26-Mar-22			21-Jun-22	-17		
	06-FGC-3-1170	Prab 2-Line 3 - 4th Floor (EL34.47* EL34.47*) Primary & Secondary Steel PFab 2-Line 3 - 4th Floor (EL34.47* EL44.22m) Primary & Secondary Steel	60	60	0% 09-Jul-22	06-Sep-22	22-Jun-22		-17		
		Structure Erection						-			
	PSP6612-WP6E-M54.06.1.7.M3.10 Mech		270	60		A 29-Jul-22	12-Jul-22	09-Sep-22	42		
	06-FGC-3-1010	PFab 2-Line 3 - Mechanical Fabrication (By yard)	270	60	77.78% 05-Jan-21		12-Jul-22	09-Sep-22	42		
	PSP6612-WP6E-M54.06.1.7.M3.2 Mecha		187	149		A 26-Oct-22	-	09-Oct-22	-17		
	06-FGC-3-1100	PFab 2-Line 3 - 1st Floor (Below EL12.47m) (Including Silencer ID fan)	60	27	55% 02-Jan-22			09-Oct-22	105		
<u> </u>	)6-FGC-3-1110	PFab 2-Line 3 - 2nd Floor (EL12.47~ EL23.47m) (Including Dosing system bicar)	60	69	0% 10-Mar-22	A 07-Aug-22	02-Aug-22	09-Oct-22	63		
- (	)6-FGC-3-1160	PFab 2-Line 3 - 3rd Floor (EL23.47~ EL34.47m) (Including Ash and residue to solidification)	60	60	0% 09-Jul-22	06-Sep-22	11-Aug-22	09-Oct-22	33		
_ (	)6-FGC-3-1190	PFab 2-Line 3 - 4th Floor (EL34.47~ EL44.22m) (Including Urea to ammonia convertor)	50	50	0% 07-Sep-22	26-Oct-22	21-Aug-22	09-Oct-22	-17		
<b>1</b> E	PSP6612-WP6E-M54.06.1.7.M3.11 Piping	g Fabrication	180	148	03-Jun-21	A 25-Oct-22	12-Jul-22	06-Dec-22	42		
(	06-FGC-3-1050	PFab 2-Line 3 - Piping Fabrication	180	148	17.78% 03-Jun-21	A 25-Oct-22	12-Jul-22	06-Dec-22	42		
<b>5</b> E	PSP6612-WP6E-M54.06.1.7.M3.3 Piping	Installation	150	150	29-Jul-22	25-Dec-22	12-Jul-22	08-Dec-22	-17		
	06-FGC-3-1140	PFab 2-Line 3 - Piping Installation	150	150	0% 29-Jul-22	25-Dec-22	12-Jul-22	08-Dec-22	-17		
<b>E</b> E	PSP6612-WP6E-M54.06.1.7.M3.12 E&IF	abrication	180	154	14-Apr-22	A 31-Oct-22	17-Jul-22	17-Dec-22	47		
	06-FGC-3-1130	PFab 2-Line 3 - E&I Fabrication	180	154	14.44% 14-Apr-22	A 31-Oct-22	17-Jul-22	17-Dec-22	47		

3-Month Rolling Programme (May 2022)	
Page 16 of 24	

		Remaining Work	<b>◇</b>
		Actual Work	•
		Critical Remaining Work	
<b>◇</b>	<b></b>	Milestone	

Critical Milestone

nt Faciliti	P/SP/66/12 es, Phase 1	環境保護署 Environmental Protection Department
un –	Jul	Aug
5	56	57 14-Aug-22, PFal
	1 1 1	11-Aug-22
	, 	
Jun-22*		
	16-Jul-22	
	i 1	
	, , , , ,	14-Aug-22
	31	-Jul-22
	31	-Jul-22
	21	-Jul-22
	51	-501-22
		14-Aug-22
	31	-Jul-22
	31	-Jul-22
		19-Aug-22
	, , , ,	
	1 1 1	
	· · · · · · · · · · · · · · · · · · ·	
1-22. PFab 2-Line	3 - 2nd Floor(EL12.47~	EL23.47m) Primary & Secondary Steel Struc
	PFab 2-Line 3	8 - 3rd Floor(EL23.47~ EL34.47m) Primary &
09	Jul-22	
	, 	
	1	29-Jul-22, PFab 2-Line 3 - Mechan
26	Jun-22, PFab 2-Line 3 -	1st Floor (Below EL12.47m) (Including Silen
		07-Aug-22, PFab 2-Line
09	Jul-22	
		07-S
	, 	
	29-J	ul-22

REPPEL SEGRERS - ZHEN BUA JOINT VENTURE	Activity Name	Original	Romeinin-	Activity of	Current Start	Current Finish	Late Start	Late Finish	Total Elect	M54 Remarks	ntegrated Waste	Manayerine
	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Gurrent Start	Current Finish		Late Finish	IOIAI FIOAI		May 54	
EPSP6612-WP6E-M54.06.1.7.M3.4	E&I Installation	111	111		03-Aug-22	21-Nov-22	17-Jul-22	04-Nov-22	-17			
06-FGC-3-1150	PFab 2-Line 3 - E&I Support Installation	75	75	0%	03-Aug-22*	16-Oct-22	17-Jul-22	29-Sep-22	-17			
06-FGC-3-1150-1(M54)	PFab 2-Line 3 - E&I Cable Ladder Erection	75	75	0%	24-Aug-22	06-Nov-22	07-Aug-22	20-Oct-22	-17	Extracted activity		
EPSP6612-WP6E-M54.06.1.7.M3.		91	91		23-Aug-22	21-Nov-22	22-Aug-22	04-Nov-22	-17	•		
<b>A26710</b>	PFab 2-Line 3 - Electrical Equipment Installation	75	75		08-Sep-22	21-Nov-22	22-Aug-22	04-Nov-22	-17			
<b>A26720</b>	PFab 2-Line 3 - Electrical Heat Tracing Instal lation	75	75		08-Sep-22	21-Nov-22			-17			
<b>A26760</b>	PFab 2-Line 3 - MCC room installation	75	75	0%	23-Aug-22	05-Nov-22	22-Aug-22	04-Nov-22	-1			
EPSP6612-WP6E-M54.06.1.7.M3.		75	75		08-Sep-22	21-Nov-22	22-Aug-22	04-Nov-22	-17			
<b>A26740</b>	PFab 2-Line 3 - Instrument Equipment Installation	75	75		08-Sep-22	21-Nov-22	22-Aug-22	04-Nov-22	-17			
<b>A26750</b>	PFab 2-Line 3 - Instrument Tubing Installation	75	75	0%	08-Sep-22	21-Nov-22	22-Aug-22	04-Nov-22	-17			
EPSP6612-WP6E-M54.06.1.7.M4 P	Fab 2 - Line 4	553	193		05-Jan-21 A	09-Dec-22	28-May-22	06-Jan-23	28			
EPSP6612-WP6E-M54.06.1.7.M4.9	Structure Fabrication	180	163		25-Oct-21 A	09-Nov-22	21-Jun-22	30-Nov-22	21			
06-FGC-4-1070	PFab 2-Line 4 - Tertiary Structure Fabrication	180	163	9.44%	25-Oct-21 A	09-Nov-22	21-Jun-22	30-Nov-22	21			
EPSP6612-WP6E-M54.06.1.7.M4.1	Structure Erection	134	83		02-Feb-22 A	21-Aug-22	28-May-22	18-Aug-22	-3			
06-FGC-4-1110	PFab 2-Line 4 - 3rd Floor(EL23.47~ EL34.47m) Primary & Secondary Steel Structure Erection	60	35	41.67%	02-Feb-22 A	04-Jul-22	10-Jun-22	14-Jul-22	10			
06-FGC-4-1140	PFab 2-Line 4 - 4th Floor (EL34.47~ EL44.22m) Primary & Secondary Steel Structure Erection	60	83	0%	12-Mar-22 A	21-Aug-22	28-May-22	18-Aug-22	-3	4		
EPSP6612-WP6E-M54.06.1.7.M4.1		270	127		05-Jan-21 A	04-Oct-22	16-Jun-22	20-Oct-22	16			
06-FGC-4-1000	PFab 2-Line 4 - Mechanical Fabrication (By yard)	270	127	52.96%	05-Jan-21 A	04-Oct-22	16-Jun-22	20-Oct-22	16	; ;		
EPSP6612-WP6E-M54.06.1.7.M4.2	Mechanical Erection	253	133		24-Dec-21 A	10-Oct-22	16-Jun-22	07-Oct-22	-3			
	PFab 2-Line 4 - 1st Floor (Below EL12.47m) (Including Silencer ID fan)	60	21	65%	24-Dec-21 A	20-Jun-22	17-Sep-22	07-Oct-22	109			
06-FGC-4-1120	PFab 2-Line 4 - 2nd Floor (EL12.47~ EL23.47m) (Including Dosing system bicar)	60	54	10%	04-Feb-22 A	23-Jul-22	15-Aug-22	07-Oct-22	76			····
06-FGC-4-1130	PFab 2-Line 4 - 3rd Floor (EL23.47~ EL34.47m) (Including Ash and residue to	60	114	0%	11-Feb-22 A	21-Sep-22	16-Jun-22	07-Oct-22	16			
<b>06-FGC-4-1190</b>	solidification) PFab 2-Line 4 - 4th Floor (EL34.47~ EL44.22m) (Including Urea to ammonia	50	50	0%	22-Aug-22	10-Oct-22	19-Aug-22	07-Oct-22	-3			
EPSP6612-WP6E-M54.06.1.7.M4.1	convertor)  1 Piping Fabrication	180	163		09-Jun-21 A	09-Nov-22	10-Jul-22	19-Dec-22	40			
06-FGC-4-1030	PFab 2-Line 4 - Piping Fabrication	180	163	9.44%	09-Jun-21 A	09-Nov-22	10-Jul-22	19-Dec-22	40			
EPSP6612-WP6E-M54.06.1.7.M4.3	Piping Installation	150	150		13-Jul-22	09-Dec-22	10-Jul-22	06-Dec-22	-3			
06-FGC-4-1160	PFab 2-Line 4 - Piping Installation	150	150	0%	13-Jul-22	09-Dec-22	10-Jul-22	06-Dec-22	-3			
EPSP6612-WP6E-M54.06.1.7.M4.1	2 E&I Fabrication	180	172		14-Apr-22 A	18-Nov-22	19-Jul-22	06-Jan-23	49			
06-FGC-4-1150	PFab 2-Line 4 - E&I Fabrication	180	172	4.44%	14-Apr-22 A	18-Nov-22	19-Jul-22	06-Jan-23	49	 		
EPSP6612-WP6E-M54.06.1.7.M4.4	E&I Installation	111	111		22-Jul-22	09-Nov-22	19-Jul-22	09-Nov-22	0			
06-FGC-4-1170	PFab 2-Line 4 - E&I Support Installation	75	75	0%	22-Jul-22*	04-Oct-22	19-Jul-22	01-Oct-22	-3			
6-FGC-4-1170-1(M54)	PFab 2-Line 4 - E&I Cable Ladder Erection	75	75		12-Aug-22		09-Aug-22			Extracted activity		
EPSP6612-WP6E-M54.06.1.7.M4.		88	88		14-Aug-22	09-Nov-22	24-Aug-22		0			
A26800	PFab 2-Line 4 - Electrical Equipment Installation	75	75	0%	27-Aug-22	09-Nov-22	24-Aug-22		-3			
A26810	PFab 2-Line 4 - Electrical Heat Tracing Installation	75	75		27-Aug-22	09-Nov-22	26-Aug-22		0			
A26850	PFab 2-Line 4 - MCC room installation	75	75		14-Aug-22	27-Oct-22	24-Aug-22		10			
EPSP6612-WP6E-M54.06.1.7.M4.		75	75		27-Aug-22	09-Nov-22	24-Aug-22		-3			
A26830	PFab 2-Line 4 - Instrument Equipment Installation	75	75		27-Aug-22	09-Nov-22	24-Aug-22		-3			
A26840	PFab 2-Line 4 - Instrument Tubing Installation	75	75	0%	27-Aug-22		24-Aug-22		-3		_	
EPSP6612-WP6E-M54.06.1.7.M5 P		645	234		05-Jan-21 A			10-Mar-23	50		<b>_</b>	
EPSP6612-WP6E-M54.06.1.7.M5.9		348	108			15-Sep-22	14-Oct-22		145			
06-FGC-5-1060	PFab 2-Line 5 - 4th & Top Floor Primary & Secondary Steel Structure Fabricate (Beam/Cloumn/Plate.etc)	120	30	75%	17-Oct-21 A	29-Jun-22	09-Jan-23	07-Feb-23	223			

3-Month	Rolling	Programme	(May	2022)
Page 17 of 24	4			

Page 17
---------

Remaining Work
Actual Work
Critical Remaining Work


Critical Milestone

♦ Milestone

ct No. E Facilitie	P/SP/66 es, Phas	5/12 se 1	£	環境保護 Environment	響 al Protaction	Department
20	122	Jul			Aug	
		56			57	
		(	3-Aug-22	•		
					04 4.00	0
					24-Aug-2	2
						08-3
						08-9
					23-Aug-22	
						08-9
	04-Jul-22	2, PFab 2-	Line 4 - 3r	d Floor(EL2	3.47~ EL34	.47m) Prim
						PFab 2-L
						- FT ab 2-L
20-Jun-22	, PFab 2-Line 4	4 - 1st Flo	or (Below	EL12.47m) (	Includina S	ilencer ID f
	,					
					ine 4 - 2nd	Eloor (EI 1)
			20-001-	22, PFab 2-L		
			20-001-	22,11 ab 2-1		
			23-001-			
					22-Aug-22	
			2000			
			20-001			
	13-Jul-22					
	13-Jul-22					
	13-Jul-22					
	13-Jul-22					
	13-Jul-22					
	22-	Jul-22*				
	22-	Jul-22*				
	22-			2		
	22-			2	22-Aug-22	
	22-			2		
	22-			2	22-Aug-22	g-22
	22-			12-Aug-22	22-Aug-22 22-Aug-22 27-Au 27-Au	g-22
	22-			2	22-Aug-22 22-Aug-22 27-Au 27-Au	g-22
	22-			12-Aug-22	22-Aug-22 22-Aug-22 27-Au 27-Au	g-22
	22-			12-Aug-22	22-Aug-22 22-Aug-22 27-Au 27-Au 27-Au	g-22
	22-			12-Aug-22	22-Aug-22 22-Aug-22 27-Au 27-Au	g-22
	22-			12-Aug-22	22-Aug-22 22-Aug-22 27-Au 27-Au 27-Au	g-22 g-22 g-22 g-22 g-22
	22-			12-Aug-22	22-Aug-22 22-Aug-22 27-Au 27-Au 27-Au 27-Au	g-22 g-22 g-22 g-22 g-22
	22-			12-Aug-22	22-Aug-22 22-Aug-22 27-Au 27-Au 27-Au 27-Au	g-22 g-22 g-22 g-22 g-22
	22-			12-Aug-22	22-Aug-22 22-Aug-22 27-Au 27-Au 27-Au 27-Au	g-22 g-22 g-22 g-22 g-22
	22.			12-Aug-22 14-Aug-22	22-Aug-22 27-Au 27-Au 27-Au 27-Au 27-Au	g-22 g-22 g-22 g-22
	22-			12-Aug-22 14-Aug-22	22-Aug-22 27-Au 27-Au 27-Au 27-Au 27-Au	g-22 g-22 g-22 g-22
	22.			12-Aug-22 14-Aug-22	22-Aug-22 27-Au 27-Au 27-Au 27-Au 27-Au	g-22 g-22 g-22 g-22

Keppel Seghers 計算量移動一級筆雕發会員 Keppel Segnes-zeen How/own verture									Integra	ated Waste M	Contract Ianagement I
D	Activity Name	Original Duration	Remaining Duration	Activity % Current Start Complete	Current Finish	Late Start	Late Finish	Total Float M54 Remarks		May 54	Jun 55
06-FGC-5-1100	PFab 2-Line 5 - Tertiary Structure Fabrication	167	108	35.33% 31-Mar-22 A	15-Sep-22	14-Oct-22	29-Jan-23	136			
EPSP6612-WP6E-M54.06.1.7.M5.1	Structure Erection	121	124	08-Jan-22 A	01-Oct-22	19-May-22	19-Sep-22	-12			
06-FGC-5-1080	PFab 2-Line 5 - 2nd Floor(EL12.47~ EL23.47m) Primary & Secondary Steel Structure Erection	60	10	83.33% 08-Jan-22 A	09-Jun-22	12-Jul-22	21-Jul-22	42			09-Jun-22,
06-FGC-5-1120	PFab 2-Line 5 - 3rd Floor(EL23.47~ EL34.47m) Primary & Secondary Steel Structure Erection	60	64	0% 20-Apr-22 A	02-Aug-22	19-May-22	21-Jul-22	-12			
06-FGC-5-1160	PFab 2-Line 5 - 4th Floor (EL34.47~ EL44.22m) Primary & Secondary Steel Structure Erection	60	124	0% 20-May-22 A	01-Oct-22	19-May-22	19-Sep-22	-12		-May-22A	
EPSP6612-WP6E-M54.06.1.7.M5.10		270	112	05-Jan-21 A	19-Sep-22	23-May-22	11-Sep-22	-8			
06-FGC-5-1000	PFab 2-Line 5 - Mechanical Fabrication (By yard)	270	112	58.52% 05-Jan-21 A	19-Sep-22	23-May-22	11-Sep-22	-8			
EPSP6612-WP6E-M54.06.1.7.M5.2	Mechanical Erection	155	124	21-Jan-22 A	01-Oct-22	23-May-22	19-Sep-22	-12			
06-FGC-5-1090	PFab 2-Line 5 - 1st Floor (Below EL12.47m) (Including Silencer ID fan)	60	17	71.67% 21-Jan-22 A	16-Jun-22	23-May-22	08-Jun-22	-8			PF
06-FGC-5-1110	PFab 2-Line 5 - 2nd Floor (EL12.47~ EL23.47m) (Including Dosing system bicar)	60	60	0% 02-Jun-22*	31-Jul-22	23-May-22	21-Jul-22	-10		02-Jun-22	*
06-FGC-5-1150	PFab 2-Line 5 - 3rd Floor (EL23.47~ EL34.47m) (Including Ash and residue to	60	60	0% 03-Aug-22	01-Oct-22	22-Jul-22	19-Sep-22	-12			
EPSP6612-WP6E-M54.06.1.7.M5.11	solidification)	180	173	18-Jun-21 A		11-Aug-22		72			
06-FGC-5-1020	PFab 2-Line 5 - Piping Fabrication	180	173			11-Aug-22		72			
EPSP6612-WP6E-M54.06.1.7.M5.3						-					
		150	150			11-Aug-22		-12			
06-FGC-5-1140	PFab 2-Line 5 - Piping Installation	150	150			11-Aug-22		-12			
EPSP6612-WP6E-M54.06.1.7.M5.12		180	195	14-Apr-22 A		28-Aug-22		89			
06-FGC-5-1130	PFab 2-Line 5 - E&I Fabrication	180	195	0% 14-Apr-22 A	11-Dec-22	28-Aug-22	10-Mar-23	89			
EPSP6612-WP6E-M54.06.1.7.M5.4	E&I Installation	75	75	09-Sep-22	22-Nov-22	28-Aug-22	10-Nov-22	-12			
🛑 06-FGC-5-1170	PFab 2-Line 5 - E&I Support Installation	75	75	0% 09-Sep-22*	22-Nov-22	28-Aug-22	10-Nov-22	-12			
EPSP6612-WP6E-M54.06.1.7.M6 PF	Fab 2 - Line 6	571	243	05-Jan-21 A	28-Jan-23	19-May-22	05-Apr-23	67			
EPSP6612-WP6E-M54.06.1.7.M6.9	Structure Fabrication	180	121	31-Mar-22 A	28-Sep-22	06-Dec-22	05-Apr-23	189			
06-FGC-6-1100	PFab 2-Line 6 - Tertiary Structure Fabrication	180	121	32.78% 31-Mar-22 A	28-Sep-22	06-Dec-22	05-Apr-23	189			
EPSP6612-WP6E-M54.06.1.7.M6.1	Structure Erection	185	124	04-Jan-22 A	01-Oct-22	19-May-22	19-Sep-22	-12			
06-FGC-6-1080	PFab 2-Line 6 - 2nd Floor(EL12.47~ EL23.47m) Primary & Secondary Steel Structure Erection	60	4	93.33% 04-Jan-22 A	03-Jun-22	19-May-22	22-May-22	-12			PFab 2-Line 6 - 2
🛑 06-FGC-6-1110	PFab 2-Line 6 - 3rd Floor(EL23.47~ EL34.47m) Primary & Secondary Steel	60	60	0% 04-Jun-22	02-Aug-22	23-May-22	21-Jul-22	-12		04-Jun-	-22
🔲 06-FGC-6-1150	Structure Erection PFab 2-Line 6 - 4th Floor (EL34.47~ EL44.22m) Primary & Secondary Steel	60	60	0% 03-Aug-22	01-Oct-22	22-Jul-22	19-Sep-22	-12			
EPSP6612-WP6E-M54.06.1.7.M6.10	Structure Erection O Mechanical Fabrication	270	153	05-Jan-21 A	30-Oct-22	19-May-22	18-Oct-22	-12			
06-FGC-6-1000	PFab 2-Line 6 - Mechanical Fabrication (By yard)	270	153	43.33% 05-Jan-21 A	30-Oct-22	19-May-22	18-Oct-22	-12			
EPSP6612-WP6E-M54.06.1.7.M6.2	Mechanical Erection	155	124			19-May-22		-12			
06-FGC-6-1090	PFab 2-Line 6 - 1st Floor (Below EL12.47m) (Including Silencer ID fan)	60	4			19-May-22		-12			PFab 2-Line 6 - 1
06-FGC-6-1120	PFab 2-Line 6 - 2nd Floor (EL12.47~ EL23.47m) (Including Dosing system bicar)	60	60		02-Aug-22	23-May-22		-12		04-Jun-	
06-FGC-6-1160	PFab 2-Line 6 - 3rd Floor (EL23.47~ EL34.47m) (Including Ash and residue to	60	60			-	19-Sep-22	-12			
	solidification)										
EPSP6612-WP6E-M54.06.1.7.M6.3		150	150		13-Jan-23	05-Aug-22		-12			
06-FGC-6-1130	PFab 2-Line 6 - Piping Installation	150	150	-		05-Aug-22		-12			
EPSP6612-WP6E-M54.06.1.7.M6.12	2 E&I Fabrication	180	180	02-Aug-22	28-Jan-23	21-Jul-22	16-Jan-23	-12			
06-FGC-6-1140	PFab 2-Line 6 - E&I Fabrication	180	180	0% 02-Aug-22	28-Jan-23	21-Jul-22	16-Jan-23	-12			
EPSP6612-WP6E-M54.06.1.7.M6.11	Piping Fabrication	180	167	30-Sep-21 A	13-Nov-22	21-Jun-22	04-Dec-22	21			
06-FGC-6-1040	PFab 2-Line 6 - Piping Fabrication	180	167	7.22% 30-Sep-21 A	13-Nov-22	21-Jun-22	04-Dec-22	21			
EPSP6612-WP6E-M54.06.1.36 Fabrie	cation of Mega Steel Structure	226	195	14-Apr-22 A	11-Dec-22	05-May-22	23-Nov-22	-18			
EPSP6612-WP6E-M54.06.1.36.1 Ma	terial Procurement	187	156	14-Apr-22 A	02-Nov-22	05-May-22	09-Oct-22	-24			
□ 16-8500 (6E)	Material Procurment (BM1)	60	15	75% 14-Apr-22 A	14-Jun-22	05-May-22	19-May-22	-26			Mate
<b>16-8500-1 (6E)</b>	Material Procurment (BM2)	60	60	0% 15-Jun-22	10 4.00	22-May-22	00 1.1 00	-24			15-Jun-22

Keppel Seghers



Actual Milestone

Critical Milestone

٠

Milestone

 $\diamond$ 

Contrac

nent Facilitie	P/SP/66/12 es, Phase 1 ∞	<b>??</b> 環境( Environ	尿護著 mental Protection Department
Jun	Jul		Aug
55	56		57
09-Jun-22, PFab 2-Lin	le 5 - 2nd Floor(EL12.47~		ary & Secondary Steel Stru ab 2-Line 5 - 3rd Floor(EL2
PFab 2-Line 5			llencer ID fan), 16-Jun-22, 1 -22, PFab 2-Line 5 - 2nd Fi
			23-Aug-22
			09-
2-Line 6 - 2nd Floor(EL	12.47~ EL23.47m) Prima	ry & Secondary S	teel Structure Erection, 03-
		02 03-Aug-22	Aug-22, PFab 2-Line 6 - 3rd
		02-	03-Jun-22, 03-Jun-22, PFa Aug-22, PFab 2-Line 6 - 2n
			-Aug-22
	0	2-Aug-22	
Material Procurn	nent (BM1), 14-Jun-22, 14	I-Jun-22, Material	Procurment (BM1)
22			13-Aug-22, Materi

Image: Interface and any state of the state of	Keppel Seghers	τ								Integrat	ed Waste Ma	Contrac anagement
Image: state in the forward (M)     Ima	KEPPELSEGHERS - ZHEN HUAJOINT VENTUR	2	Original Duration	Remaining Duration	Activity % Current Start Complete	Current Finish	Late Start	Late Finish	Total Float M54 Remarks			Jun
BADDALLS BADE ALSO	💼 16-8500-2 (6E)	Material Procurment (BM3)	60	60	0% 14-Aug-22	12-Oct-22	03-Aug-22	01-Oct-22	-11		54	55
1 Carbon Match Landon Journal Match Landon Match Land	🛑 16-8500-3 (6E)	Material Procurment (FM1)	60	60	0% 06-Jul-22	03-Sep-22	12-Jun-22	10-Aug-22	-24			
	🛑 16-8500-4 (6E)	Material Procurment (FM2)	60	60	0% 04-Sep-22	02-Nov-22	11-Aug-22	09-Oct-22	-24			
1 1400 (2)       1 1400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2)       1 400 (2) <td>EPSP6612-WP6E-M54.06.1.36.3</td> <td>Material Testing</td> <td>115</td> <td>117</td> <td>30-May-22 A</td> <td>24-Sep-22</td> <td>05-May-22</td> <td>02-Sep-22</td> <td>-22</td> <td></td> <td></td> <td></td>	EPSP6612-WP6E-M54.06.1.36.3	Material Testing	115	117	30-May-22 A	24-Sep-22	05-May-22	02-Sep-22	-22			
in Hain org    inter bind product of pro	16-8500-6 (6E)	Material Testing (BM1)	30	36	0% 30-May-22 A	05-Jul-22	05-May-22	09-Jun-22	-26	30-May-	22 A, 30-May-22 A	
Index of the stand of definition of a character of setting and setting a	a 16-8500-7 (6E)	Material Testing (BM2)	60	60	0% 15-Jul-22	12-Sep-22	27-Jun-22	25-Aug-22	-18			
In Shifting       Partial or Shee or shale (M) is Defory       In       In       In       In       No	<b>—</b> 16-8500-9 (6E)	Material Testing (FM1)	60	60	0% 27-Jul-22	24-Sep-22	05-Jul-22	02-Sep-22	-22			
1 heads of the stand of t	EPSP6612-WP6E-M54.06.1.36.2	Fabrication of Steel Structure	159	159	06-Jul-22	11-Dec-22	10-Jun-22	23-Nov-22	-18			
PROM2 NUMBER ALL       Provide Market All       Provide Ma	= 16-8510 (6E)	Fabrication of Steel Structure (BM1) & Delivery	90	90	0% 06-Jul-22	03-Oct-22	10-Jun-22	07-Sep-22	-26			
P3-2812 billed 243.2.1 billed 243.0.00 m 244.0000       P30       P30       P100	🔲 16-8520 (6E)	Fabrication of Steel Structure (BM2) & Delivery	90	90	0% 13-Sep-22	11-Dec-22	26-Aug-22	23-Nov-22	-18			
BritSh2TY       Pp Maxed Pointerior and Approxi       Gen       Solar	EPSP6612-WP6E-M54.06.2 Of	f-site Fabrication of Turbine Modules	995	258	01-Mar-18 A	12-Feb-23	31-May-22	27-Feb-23	15			
0 10500;1       Beak and hubbre from March 2 density of Argame Increase in the Argame Increase Inc	EPSP6612-WP6E-M54.06.2.1 Ma	terial Procurement	546	60	01-Mar-18 A	29-Jul-22	05-Aug-22	03-Oct-22	66			
0 = 100 ± 011       Methad & Equipment Procurrent (incl. FA)       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100	06-1050-2(1)	Pipe Material Submission and Approval	90	0	100% 01-Mar-18 A	26-Jul-22	03-Oct-22	03-Oct-22	70			
Bit Bit Dit ()     Methand Exponent Proceeding (): FM, USA     Maine ()     No Sep 2     No Sep 2 <td><b>06-1050-3(1)</b></td> <td>Electrical and Instrumentation Material Submission and Approval</td> <td>90</td> <td>60</td> <td>33.33% 18-Jun-18 A</td> <td>29-Jul-22</td> <td>05-Aug-22</td> <td>03-Oct-22</td> <td>66</td> <td></td> <td></td> <td></td>	<b>06-1050-3(1)</b>	Electrical and Instrumentation Material Submission and Approval	90	60	33.33% 18-Jun-18 A	29-Jul-22	05-Aug-22	03-Oct-22	66			
B 18 100 (1)       B 18 100 (1)       B 18 100 (1)       B 100	<b>06-1060-1(1)</b>	Mechanical Equipment Procurement (Incl. FAT)	380	29	92.37% 27-Aug-21 A	28-Jun-22	05-Sep-22	03-Oct-22	97			
specificity website states of the state of the states o	<b>06-1060-2(1)</b>	Pipe Material Procurement (Incl. FAT)	180	0	100% 29-Mar-20 A	26-Jul-22	03-Oct-22	03-Oct-22	70			
Perform       Perform       Normal	<b>06-1060-3(1)</b>	Electrical and Instrumentation Material Procurement (Incl. FAT)	365	60	83.56% 29-Mar-20 A	29-Jul-22	05-Aug-22	03-Oct-22	66			
OperationUnture Module 1-Same Turbine 1 FaircitationAndAndSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolutionSolution <t< td=""><td>EPSP6612-WP6E-M54.06.2.2 Fat</td><td>prication of Module (Power Island)</td><td>570</td><td>258</td><td>26-Jul-21 A</td><td>12-Feb-23</td><td>31-May-22</td><td>27-Feb-23</td><td>15</td><td></td><td></td><td></td></t<>	EPSP6612-WP6E-M54.06.2.2 Fat	prication of Module (Power Island)	570	258	26-Jul-21 A	12-Feb-23	31-May-22	27-Feb-23	15			
0 6400(n)       Trine hadra 1- orientaria Equipment Indiafation       6400       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       75783       7578       7578       7578       7578       7578       7578       7578       7578       7578       7578       75783       7578       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783       75783 <td>EPSP6612-WP6E-M54.06.2.2.1</td> <td>Turbine Module 1</td> <td>518</td> <td>214</td> <td>26-Jul-21 A</td> <td>30-Dec-22</td> <td>03-Jun-22</td> <td>01-Jan-23</td> <td>2</td> <td></td> <td></td> <td></td>	EPSP6612-WP6E-M54.06.2.2.1	Turbine Module 1	518	214	26-Jul-21 A	30-Dec-22	03-Jun-22	01-Jan-23	2			
06-04.00       Turine hodule 1 - IBS Tower 1 Plaincation & installation       0.00       7.87, 10       10, 10, 10, 10, 10, 10, 10, 10, 10, 10,	06-4010(6)	Turbine Module 1 - Steam Turbine 1 Fabrication	450	213	52.67% 26-Jul-21 A	30-Dec-22	03-Jun-22	01-Jan-23	2			
EFSPS STY MPE 4454 052.22 Turbles Loop         Turble Module 2 Steam Turbles 2 Fabrication         440         450         4250         42.50/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2         15.74/2	06-4020(6)	Turbine Module 1 - Generator & Equipment Installation	450	153	66% 31-Aug-21 A	30-Oct-22	03-Jun-22	02-Nov-22	3			
0 06470(n)       Turinn Module 2: Ibsim Turbine 2 Fabrication       450       4267       82.01/21 A       12 Feb 23       13 Mary 2       12 Feb 23       10       1000000000000000000000000000000000000	<b>06-4040(6)</b>	Turbine Module 1 - TBS Tower 1 Fabrication & installation	330	80	75.76% 27-Aug-21 A	18-Aug-22	16-Jun-22	03-Sep-22	16			
0 64-70(f)Turtine Module 2-Sitem Turbine 2 Fabrication4450450426782-01-2115-76-2310-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-2210-10-22 <th< td=""><td>EPSP6612-WP6E-M54.06.2.2.2</td><td>Turbine Module 2</td><td>450</td><td>258</td><td>26-Jul-21 A</td><td>12-Feb-23</td><td>31-May-22</td><td>12-Feb-23</td><td>0</td><td></td><td></td><td></td></th<>	EPSP6612-WP6E-M54.06.2.2.2	Turbine Module 2	450	258	26-Jul-21 A	12-Feb-23	31-May-22	12-Feb-23	0			
of 440(6)Inthe Module 2 - TBS bwer 2 Fabrication A installation $a = 0$			450			12-Feb-23		12-Feb-23				
0 6-420(6)       Turbine Module 2 - TBB Tower 2 Fabrication & installation       33       193       939       27.8-22       11-0e-22       04       14-0e-22       04       04-02       04       04-02       04       04-02       04       04-02       04       04-02       04       04-02       04       04-02       04       04-02       04       04-02       04       04-02       04       04-02       04       04-02       04       04-02       04       04-02       04       04-02       04       04-02       04       04-02       04       04-02       04       04-02       04-02       04-02       04-02       04-02       04-02       0	06-4220(6)	Turbine Module 2 - Generator & Equipment Installation	450	152	66.22% 07-Sep-21 A	29-Oct-22	16-Jul-22	14-Dec-22	46			
EPSPe612-WP6E-M54.06.2.2.1 trubine Module 3 - Sizem Turbine 3 Fabrication         440         450         42.67         1 Freb.23         1 Fr	06-4240(6)		330	134			03-Aug-22	14-Dec-22	64			
o6-410(6)         Turbine Module 3 - Steam Turbine 3 Fabrication         440         227         42.087         15 Jun-22         27.Feb 23         16         Amount a status         Amount a s		Turbine Module 3	450						16			
06-4420(6)Urbine Module 3 - Generator & Equipment Installation1440145066222175019-07-0219-07-0219-1219-07-0219-1219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-0219-07-02 <th< td=""><td><u></u></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>	<u></u>											
06440(6)       Turkine Module 3 - TBS Tower 3 Fabrication & installation       2       21.55%       21.55%       0-Ju-22       21.64%       0-Ju-22       0-Ju-22 <td></td> <td>Turbine Module 3 - Generator &amp; Equipment Installation</td> <td>450</td> <td>152</td> <td>66.22% 07-Sep-21 A</td> <td>29-Oct-22</td> <td>29-Sep-22</td> <td>27-Feb-23</td> <td>121</td> <td></td> <td></td> <td></td>		Turbine Module 3 - Generator & Equipment Installation	450	152	66.22% 07-Sep-21 A	29-Oct-22	29-Sep-22	27-Feb-23	121			
EPSP6612-WP6E-M54.06.3 Procurse       of Ar Cool Condensers       233       24       26-Jul 21A       26-Jul 21A       26-Jul 22A       15-Jun 22       07-Jun 22												
06-1120Off-site Fabrication of ACC-1 Units178 $178$ $842.7$ $26$ -Jul-21 A $27$ -Jun-23 $07.4m-23$ $08.4pr-3$ $08.$		ocurement for Air Cool Condensers	306	149	26-Jul-21 A	26-Oct-22	16-Sep-22	15-Jun-23	232			
06-1120-1Off-site Fabrication of ACC-2 UnitsImage: Constraint of ACC-3 Units	<b>0</b> 6-1120	Off-site Fabrication of ACC-1 Units	178	28	84.27% 26-Jul-21 A	27-Jun-22			280			
And the problemAnd the proble		Off-site Fabrication of ACC-2 Units	178	119	33.15% 24-Sep-21 A	26-Sep-22	17-Feb-23	15-Jun-23				
PPSP6612-WP6E-M54.06.26 Procurement for CCCW Building Equipment       300       71       76.330       1-Mar-22A       09-Aug-22       18-Dec-22       26-Feb-23       201       1000000000000000000000000000000000000		Off-site Fabrication of ACC-3 Units	178	149								
06-1410(1)Material & Equipment Procurement3007176.33001-Mar-2209-Aug-2218-Dec-2226-Feb-23201201 <b>EPSP6612-WP6E-M54.06.5 Procurement for Wastewater Treatment Plant Equipment</b> 24024027123-Jun-21A25-Feb-2329-Jul-2226-Apr-235906-1190-1(1)Mechanical Equipment Material Submission and Approval603148.33623-Jun-21A30-Jun-2229-Jul-2228-Aug-22596006-1190-2(1)Pipe Material Submission and Approval603148.33623-Jun-21A30-Jun-2218-Aug-2217-Sep-2279606006-1190-3(1)Electrical and Instrumentation Material Submission and Approval60620%29-Jul-2131-Jul-2201-Aug-2201-Oct-22626206-1190-1(1)Mechanical Equipment Procurement (Incl. FAT)2402402400%01-Jul-2229-Jul-2228-Aug-22596006-1190-1(1)Mechanical Equipment Procurement (Incl. FAT)60616161-Jul-2261-Aug-2201-Oct-2262626206-1190-1(1)Mechanical Equipment Procurement (Incl. FAT)2402402400%01-Jul-2229-Aug-2229-Aug-2259636106-1200-1(1)Mechanical Equipment Procurement (Incl. FAT)2402402400%01-Jul-2229-Aug-2225-Apr-2359696106-1200-1(1)Mechanical Equipment Procurement (Incl. FAT)240240 <th< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>												
EPSP6612-WP6E-M54.06.5 Procurement for Wastewater Treatment Plant Equipment24024725-Feb-2329-Jul-2225-Apr-235906-1190-1(1)Mechanical Equipment Material Submission and Approval603148.33%23-Jun-21 A30-Jun-2229-Jul-2228-Aug-225906-1190-2(1)Pipe Material Submission and Approval603148.33%23-Jun-21 A30-Jun-2218-Aug-2217-Sep-227906-1190-3(1)Electrical and Instrumentation Material Submission and Approval60620%29-Jul-2221-Aug-2210-Aug-226206-1200-1(1)Mechanical Equipment Procurement (Incl. FAT)2402400%01-Jul-2225-Feb-2329-Aug-22596501-120-2Mechanical Equipment Procurement (Incl. FAT)2402400%01-Jul-2225-Feb-2329-Aug-22596501-120-2Mechanical Equipment Procurement (Incl. FAT)2402400%01-Jul-2225-Feb-2329-Aug-22596501-120-2Mechanical Equipment Procurement (Incl. FAT)2402400%01-Jul-2225-Feb-2329-Aug-2259656501-120-2Mechanical Equipment Procurement (Incl. FAT)2402400%01-Jul-2225-Feb-2329-Aug-2259596565666666666666666666666666666666666666666666666666 <td></td>												
06-1190-1(1)Mechanical Equipment Material Submission and Approval663148.33%23-Jun-2130-Jun-2228-Aug-2259666666666666666767666667676667676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767676767<												
Defendence       Defendence <td></td>												
06-1190-3(1)       Electrical and Instrumentation Material Submission and Approval       60       60       60       0-Aug-22       01-Aug-22       01-Aug-22       62         06-1200-1(1)       Mechanical Equipment Procurement (Incl. FAT)       240       240       0%       01-Jul-22       25-Feb-23       29-Aug-22       25-Apr-23       59       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60 <td></td>												
Observation     Mechanical Equipment Procurement (Incl. FAT)     240     240     0%     01-Jul-22     25-Feb-23     29-Aug-22     25-Apr-23     59							-					
							-					
			424	242			-		11			

<b>3-Month Rolling</b>	Programme	(May 2022)
Page 19 of 24		

Remaining Work	
Actual Work	
Critical Remaining Work	

**♦** 


Critical Milestone

♦ Milestone

nent Faciliti	EP/SP/66/12 ies, Phase 1	環境保護署 Environmental Protection Department
Jun 55	2022 Jul 56	Aug 57
	1.00	14-Aug-22
06-Ju		04-Sep-
	Material Testing (	(BM1), 05-Jul-22, 05-Jul-22, Material Testing (
	15-Jul-22	
	27-Jul	-22
	/ aa	
06-Ju		
		l 26-Jul-22, Pipe Material Submission a
		29-Jul-22, Electrical and Instrumer
	28-Jun-22, Mechanical E	quipment Procurement (Incl. FAT), Mechanic
		26-Jul-22, Pipe Material Procurement
		29-Jul-22, Electrical and Instrumer
	   	18-Aug-22,
2	7-Jun-22, Off-site Fabric	ation of ACC-1 Units, Off-site Fabrication of A
		09-Aug-22, Material &
	30-Jun-22, Mechanical	Equipment Material Submission and Approva
		al Submission and Approval, Pipe Material S
01-Jul-22		
	<u>.</u>	

D	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float M	54 Remarks	Мау	Jun
<b>06-1230-1(1)</b>	Mechanical Equipment Material Submission and Approval	180	1	99.44%	08-Jan-20 A	31-May-22	11-Aug-22	11-Aug-22	72		54	55 31-May-22, Mechanic
<b>06-1230-2(1)</b>	Pipe Material Submission and Approval	180	31	82.78%	08-Jan-20 A	30-Jun-22	10-Aug-22	09-Sep-22	71			
<b>06-1230-3(1)</b>	Electrical and Instrumentation Material Submission and Approval	180	62	65.56%	16-Apr-20 A	31-Jul-22	11-Jun-22	11-Aug-22	11			
06-1240-1(1)	Mechanical Equipment Procurement (Incl. FAT)	180	180	0%	01-Aug-22	27-Jan-23	12-Aug-22	07-Feb-23	11			
EPSP6612-WP6E-M54.06.7 Pr	ocurement for HV Transformers and Associated Equipment	702	240		19-Jul-19A	25-Jan-23	09-Jun-22	03-Feb-23	9			
EPSP6612-WP6E-M54.06.7.1 Pr	ocurement of Transformers & EDG	550	0		19-Jul-19 A	31-May-22	17-Dec-22	17-Dec-22	201			
06-1280(1)	Procurement of Transfromers	550	0	100%	19-Jul-19 A	31-May-22	17-Dec-22	17-Dec-22	201			31-May-22, Procurem
EPSP6612-WP6E-M54.06.7.2 Pr	ocurement of Switchboard/Pannels and Cables	240	240		31-May-22	25-Jan-23	09-Jun-22	03-Feb-23	9			
<b>06-2090(1)</b>	Material Submission and Approval	60	60	0%	31-May-22	29-Jul-22	09-Jun-22	07-Aug-22	9		31-May-22	
<b>06-2100(1)</b>	Material & Equipment Procurement	240	240	0%	31-May-22	25-Jan-23	09-Jun-22	03-Feb-23	9		31-May-22	
EPSP6612-WP6E-M54.06.9 Pr	ocurement for Onshore Crane at Berth	60	60		29-Apr-22 A	29-Jul-22	02-Sep-22	31-Oct-22	94			
<b>06-1350</b>	Supplier Submission and Approval	60	60	0%	29-Apr-22 A	29-Jul-22	02-Sep-22	31-Oct-22	94			
EPSP6612-WP6E-M54.06.10 F	Procruement and Off-site Fabrication of Pipe Bridges (Incl. Pipings)	325	189		28-Aug-20 A	30-Jan-23	10-Sep-22	21-May-23	111			
<b>06-1390(1)</b>	Material Submission and Approval	90	0	100%	28-Aug-20 A	26-Jul-22	01-Nov-22	01-Nov-22	99			
EPSP6612-WP6E-M54.06.10.4 F	abrication of Pipe Bridge B	180	155		20-Apr-22 A	30-Jan-23	28-Oct-22	31-Mar-23	60			
EPSP6612-WP6E-M54.06.10.4.1	Pipe Bridge B Between CCCW and Turbine Hall	180	155		20-Apr-22 A	30-Jan-23	28-Oct-22	31-Mar-23	60			
<b>06-5300(6)</b>	Structure Cutting, Painting & Pre-assembly	180	155	13.89%	20-Apr-22 A	30-Jan-23	28-Oct-22	31-Mar-23	60			
EPSP6612-WP6E-M54.06.10.5 F	abrication of Pipe Bridge C	120	134		20-Apr-22 A	09-Jan-23	10-Sep-22	21-May-23	132			
EPSP6612-WP6E-M54.06.10.5.1	Pipe Bridge C between Turbine Hall & ACC -1	120	134		20-Apr-22 A	09-Jan-23	10-Sep-22	21-Jan-23	12			
<b>06-5400(6)</b>	Structure Cutting, Painting & Pre-assembly	120	134	0%	20-Apr-22 A	09-Jan-23	10-Sep-22	21-Jan-23	12			
EPSP6612-WP6E-M54.06.10.5.2	Pipe Bridge C between Turbine Hall & ACC -2	120	134		20-Apr-22 A	09-Jan-23	09-Nov-22	22-Mar-23	72			
<b>06-5440(6)</b>	Structure Cutting, Painting & Pre-assembly	120	134	0%	20-Apr-22 A	09-Jan-23	09-Nov-22	22-Mar-23	72			
EPSP6612-WP6E-M54.06.10.5.3	Pipe Bridge C between Turbine Hall & ACC -3	120	134		20-Apr-22 A	09-Jan-23	08-Jan-23	21-May-23	132			
06-5480(6)	Structure Cutting, Painting & Pre-assembly	120	134	0%	20-Apr-22 A	09-Jan-23	08-Jan-23	21-May-23	132			
EPSP6612-WP6E-M54.06.13 F	Procurement for Fire Services System	250	250		31-May-22	04-Feb-23	31-May-22	04-Feb-23	0			
EPSP6612-WP6E-M54.06.13.1	NMF Substation	250	250		31-May-22	04-Feb-23	31-May-22	04-Feb-23	0			
<b>06-1810(6)</b>	Material Submission & Equipment Procurement (For IWMF Substation)	250	250	0%	31-May-22	04-Feb-23	31-May-22	04-Feb-23	0		31-May-22	
EPSP6612-WP6E-M54.06.18 F	Procurement for Cranage Equipment	262	80		02-Aug-21 A	18-Aug-22	24-Sep-22	08-Feb-23	174			
EPSP6612-WP6E-M54.06.18.1 W	Vaste Crane	180	80		02-Aug-21 A	18-Aug-22	24-Sep-22	12-Dec-22	116			
06-1720	Material & Equipment Procurement	180	80	55.56%	02-Aug-21 A	18-Aug-22	24-Sep-22	12-Dec-22	116			
EPSP6612-WP6E-M54.06.18.2 A	shCrane	180	51		11-Aug-21 A	20-Jul-22	20-Dec-22	08-Feb-23	203			
<b>06-1830</b>	Material & Equipment Procurement	180	51	71.67%	11-Aug-21 A	20-Jul-22	20-Dec-22	08-Feb-23	203			
EPSP6612-WP6E-M54.06.23 F	Procurement for Weight Bridge System	538	538		31-May-22	19-Nov-23	06-Jul-22	25-Dec-23	36			
06-2240(1)	Delivery to Site	538	538	0%	31-May-22	19-Nov-23	06-Jul-22	25-Dec-23	36		31-May-22	
EPSP6612-WP6E-M54.06.24 F	Procurement for Pipes and Insulation for on site installations	300	300		31-May-22	26-Mar-23	05-Jun-22	31-Mar-23	5			
06-2250(1)	Material Submission and Approval	60	60	0%	31-May-22	29-Jul-22	05-Jun-22	03-Aug-22	5		31-May-22	
06-2260(1)	Material & Equipment Procurement	240	240	0%	30-Jul-22	26-Mar-23	04-Aug-22	31-Mar-23	5			
EPSP6612-WP6E-M54.06.28 F	Procurement for Building Finishes Materials (Doors, windows and louvers ie.	. 330	330		30-Jun-22	25-May-23	05-Aug-22	31-May-23	6			
06-8030(6)40	Was tewater Treatment Plant - Material Submission, Procurement, FAT and	300	300	0%	30-Jul-22	25-May-23	05-Aug-22	31-May-23	6			
06-8030(6)70	Delivery WMF Substation - Material Submission, Procurement, FAT and Delivery	200	200	0%	30-Jun-22	15-Jan-23	18-Aug-22	05-Mar-23	49			30
EPSP6612-WP6E-M54.06.31 (	Off-site Precasting of Box Culvert	75	75		31-May-22	13-Aug-22	10-Aug-22	23-Oct-22	71			
06-8100(6D)	Procurement of Precast Concete Wall Panel Moulding & Fabrication	75	75	0%	31-May-22	13-Aug-22	10-Aug-22	23-Oct-22	71		31-May-22	

<b>3-Month Rolling</b>	Programme	(May	2022)
Page 20 of 24			



Critical Milestone

	EP/SP/66/12 es, Phase 1
n	Jul Aug
5 hanical Equipme	56 57 nt Material Submission and Approval, Mechanical Equipment Material
	30-Jun-22, Pipe Material Submission and Approval, Pipe Material Su
	31-Jul-22, Electrical and Instrum
	01-Aug-22
urement of Trans	fromers, Procurement of Transfromers, 31-May-22
	29-Jul-22, Material Submission and
	29-Jul-22, Supplier Submission an
	I 26-Jul-22, Material Submission and Ap
	18-Aug-22, N
	20-Jul-22, Material & Equipment Procuremen
	29-Jul-22, Material Submission and
	30-Jul-22
	30-Jul-22
30-Jun-22	
	13-Aug-22, Procu

Keppel Seghers         ・           まずする作者・低等用等会で、         ・           たずする作者・低等用等会で、         ・									Integrated Waste	Contraci Management I
Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	6 Current Start Current Fil	sh Late Start	Late Finish	Total Float M54 Remarks	May	Jun 55
📑 EPSP6612-WP6E-M54.08 Maritim	le Works	1176	250		29-Oct-19 A 04-Feb	23 04-Jun-	22 09-Apr-24	430	54	55
EPSP6612-WP6E-M54.08.1 Marine Con	astruction	1176	250		29-Oct-19 A 04-Feb	23 04-Jun-	22 09-Apr-24	430		
EPSP6612-WP6E-M54.08.1.1 Phase I - Co	nstruction of Perimeter Seawalls	1176	250		29-Oct-19 A 04-Feb	23 04-Jun-	22 09-Apr-24	430		
EPSP6612-WP6E-M54.08.1.1.1 Seawall a	nd Berth at DCM Area	1136	250		29-Oct-19 A 04-Feb	23 04-Jun-	22 09-Apr-24	430		
EPSP6612-WP6E-M54.08.1.1.1.5 Seawal	Structural Works	1136	250		29-Oct-19 A 04-Feb	23 04-Jun-	22 09-Apr-24	430		
08-1115(3)	Caisson infill, Solid ballast, toe protection, precast concrete blocksetc Laying	250	30	88%	6 29-Oct-19 A 29-Jun-	22 11-Dec-	22 09-Jan-23	194		
EPSP6612-WP6E-M54.08.1.1.1.5.1 Rem	ain Works	466	250		17-Sep-21 A 04-Feb	23 04-Jun-	22 09-Apr-24	430		
08-1105-08(6)	Prefabrication of Precast Beam and Slab for Seawall A	140	30	78.57%	6 21-Sep-21 A 29-Jun-	22 04-Jun-	22 03-Jul-22	4		
08-1105-09(6)	Prefabrication of Precast Beam & Slab for Seawall B	140	70	50%	21-Sep-21 A 08-Aug	22 22-Nov-	22 30-Jan-23	175		
08-1105-10(6)	Prefabrication of Precast Rear Wall Buttress & Panel	120	60	50%	6 05-Mar-22 A 10-Dec	22 10-Feb-	24 09-Apr-24	486		
08-1105-11(6)	Prefabrication of Precast Copping for Vertical Seawall	140	64	54.5%	6 05-Mar-22 A 11-Oct-	2 27-May-	23 29-Jul-23	291		
08-1120	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall A	220	250	0%	6 17-Sep-21 A 04-Feb	23 04-Jun-	22 08-Feb-23	4		
08-1120-1(6)	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall B	220	120	45.45%	23-Sep-21 A 07-Oct-	22 02-Dec-	22 31-Mar-23	175		
EPSP6612-WP6E-M54.08.1.1.2 Seawall a		160	107		11-Mar-22 A 13-Dec	22 13-May-	23 28-Aug-23	259		
EPSP6612-WP6E-M54.08.1.1.2.1 Remain	Works	160	107		11-Mar-22 A 13-Dec	22 13-May-	23 28-Aug-23	259		
08-1170	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level (Bay 1 to Bay 8)	160	107	33%	6 11-Mar-22 A 13-Dec	22 13-May-	23 28-Aug-23	259		
EPSP6612-WP6E-M54.08.1.2 Phase II - Re	clamation, Breakwater and Berth Construction	516	134		25-Dec-20 A 11-Oct-	2 25-Jun-	22 16-Jun-23	248		
EPSP6612-WP6E-M54.08.1.2.1 Reclamati	on	410	134		07-Jan-21 A 11-Oct-	2 25-Jun-	22 16-Jun-23	248		
EPSP6612-WP6E-M54.08.1.2.1.6 Reclam	ation Works	229	106		29-Dec-21 A 13-Sep	22 25-Jun-	22 25-Dec-22	103		
EPSP6612-WP6E-M54.08.1.2.1.6.1 Recl	amation Fill	26	5		08-Mar-22 A 04-Jun-	22 21-Dec-	22 25-Dec-22	204		
08-3070(6)	Fill up +2.5 to +7.5mPD at South Edge Area (102,000m3 @ 4000m3/d)	26	5	80.77%	6 08-Mar-22 A 04-Jun-	22 21-Dec-	22 25-Dec-22	204		04-Jun-22, Fill u
EPSP6612-WP6E-M54.08.1.2.1.6.4 Surg	harge Period	180	0		29-Dec-21 A 28-Aug	22 27-Aug-	22 27-Aug-22	0		
08-3120(6)	Loading @ +11&+13mPD at at East Edge Area (Stage 5)	180	0	100%	6 29-Dec-21 A 28-Aug	22 27-Aug-	22 27-Aug-22	0		
EPSP6612-WP6E-M54.08.1.2.1.6.7 Surg	harge Removal	106	106		31-May-22 13-Sep	22 25-Jun-	22 13-Sep-22	0		
<b>08-3190(6)</b>	Remove Surcharge at CCCW (Stage 3a) (32,000m3 @ 4000m3/d)	8	8	0%	6 31-May-22 07-Jun-	22 25-Jun-	22 02-Jul-22	25	31-May-2	2 07-Jun-22, F
<b>08-3200(6)</b>	Remove Surcharge at East Edge Area (Stage 5) (66,000 m3 @ 4000 m3/d)	17	17	0%	6 28-Aug-22 13-Sep	22 28-Aug-	22 13-Sep-22	0		
EPSP6612-WP6E-M54.08.1.2.1.1 Instrum	entation	218	134		17-Jun-21 A 11-Oct-	22 27-Aug-	22 16-Jun-23	248		
08-1370 (M23)	Extension of instruments to finished levels	42	32	24.57%	6 14-Jul-21 A 01-Jul-	2 10-Apr-	23 11-May-23	314		
💼 08-1375 (M23)	Extension of instruments to surcharge top levels	65	36	44.62%	6 28-Jul-21 A 11-Oct-	2 12-May-	23 16-Jun-23	248		
EPSP6612-WP6E-M54.08.1.2.1.1.1 Instr	uments above +2.5mPD	158	1		17-Jun-21 A 31-May	22 27-Aug-	22 25-Dec-22	208		
EPSP6612-WP6E-M54.08.1.2.1.1.1.7 IV	/MF Substation (East)	88	1		29-Jul-21 A 31-May	22 27-Aug-	22 27-Aug-22	88		
08-2060 (M42)	Drilling and installation of Instrumentation (11nrs.)	88	1	98.86%	6 29-Jul-21 A 31-May	22 27-Aug-	22 27-Aug-22	88		31-May-22, Drilling a
EPSP6612-WP6E-M54.08.1.2.1.1.1.8	/MF Substation (South)	64	0		17-Jun-21 A 31-May	22 25-Dec-	22 25-Dec-22	209		
08-2070 (M42)	Drilling and installation of Instrumentation (8nrs.)	64	0	100%	6 17-Jun-21 A 31-May	22 25-Dec-	22 25-Dec-22	209		31-May-22, Drilling a
EPSP6612-WP6E-M54.08.1.2.1.2 PVD R	emedial Works	16	0		07-Jan-21 A 31-May	22 27-Aug-	22 27-Aug-22	89		
🔲 08-1390 (M34)15	Install Sand Drains at Zone D (approx. 62 nr @ 4nr/day/2 set of equipment)	16	0	100%	6 07-Jan-21 A 31-May	22 27-Aug-	22 27-Aug-22	89		31-May-22, Install Sa
EPSP6612-WP6E-M54.08.1.2.2 Breakwate	er	516	120		25-Dec-20 A 27-Sep	22 05-Jul-2	2 01-Nov-22	35		
08-1295(3)	Caisson Infill, Solid ballast, toe protection, precast concrete blocksetc Laying	200	26	86.8%	6 25-Dec-20 A 26-Jun-	22 06-Sep-	22 02-Oct-22	99		
EPSP6612-WP6E-M54.08.1.2.2.1 Remain	Works	120	120		31-May-22 27-Sep	22 05-Jul-2	2 01-Nov-22	35		
08-1300	Construction of Caissons Extension from +3mPD to Deck Level	120	120	0%	5 31-May-22 27-Sep	22 05-Jul-2	2 01-Nov-22	35	31-May-2	2
EPSP6612-WP6E-M54.08.1.2.3 Seawall a	nd Berth at Marine Access	30	30		19-Mar-21 A 29-Jun-	22 03-Sep-	22 02-Oct-22	95		
08-1320(5A)	Caisson Infill, Solid ballast, toe protection, precast concrete blocksetc Laying	30	30	0%	6 19-Mar-21 A 29-Jun-	22 03-Sep-	22 02-Oct-22	95		

3-Month Rolling Programme (May 2022)		Remaining Work	<b>♦</b>	Actual Milestone
Page 21 of 24		Actual Work	•	<ul> <li>Critical Milestone</li> </ul>
		Critical Remaining Work		
	<b>♦</b>	Milestone		

	P/SP/66/12 es, Phase 1	環境保護署 Environmental Protaction Department
20	Jul	Aug
	56	57
	29-Jun-22. Caisson infill	, Solid ballast, toe protection, precast concre
	,,,	, , , , , , , , , , , , , , , , , , , , , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , _ , , _ , , _ , , _ , , _ , , _ , , _ , , _ , , _ , , _ , , _ , , _ , , , , , , , , , , , , , , , , , , , ,
	29-Jun-22 Prefabricatio	n of Precast Beam and Slab for Seawall A, P
		08-Aug-22, Prefabricati
l up +2.5 to +7	.5mPD at South Edge Ar	rea (102,000m 3 @ 4000m 3/d), Fill up +2.5 to
		   L
Remove Sur	harge at CCCW (Stage 3	3a) (32,000m3@4000m3/d)
		(02,000m3 @ 4000m3/d)
		28-Aug-22 💻
	01-Jul-22, Extension o	f instruments to finished levels, Extension of i
and installet	on of Instrumentation (11)	nrs.), Drilling and installation of Instrumentatio
g and installati		nrs.), Drilling and installation of Instrumentatio
and the second	and have been as the state	
		s.), Drilling and installation of Instrumentation
	Zone D (approx. 62 nr @	9 4nr/day/2 set of equipment), Install Sand Dra
26-	Jun-22, Caisson Infill, Sc	blid ballast, toe protection, precast concrete bl
	00 hm 00 0-i i i ""	Calid ballant to most offer
	29-Jun-22, Caisson Infill	, Solid ballast, toe protection, precast concre

KEPPEL SEGUERS - ZHEN HUA JOINT VENTURE ID	Activity Name	Original Duration	Remaining Duration	Activity % Current Start Cur Complete	urrent Finish	Late Start	Late Finish	Total Float M54 Remarks	Integrated Waste M	Jun
EPSP6612-WP6E-M54.09 Foundat	ion Works	481	202	08-Jul-21 A 19	9-Dec-22	02-May-22	29-Dec-22	11	54	55
EPSP6612-WP6E-M54.09.0 Site Investig		272	98	08-Jul-21 A 05	5-Sep-22	24-Jun-22	15-Oct-22	40		
	Ground Investigation	180	9	95% 08-Jul-21 A 05	5-Sep-22	07-Oct-22	15-Oct-22	40		
EPSP6612-WP6E-M54.09.0.13 Preliminary I	Percussive H Pile	7	0	18-Sep-21 A 31	1-May-22	24-Jun-22	24-Jun-22	25		
<b>09-1020</b>	Preliminary Pile Installation	7	0	99% 18-Sep-21 A 31	1-May-22	24-Jun-22	24-Jun-22	25		31-May-22, Prelimina
EPSP6612-WP6E-M54.09.2 Process Bu	ilding - Waste Bunker & Tipping Hall Bld Foundation	359	202	15-Sep-21 A 19	9-Dec-22	09-May-22	29-Dec-22	11		
EPSP6612-WP6E-M54.09.2.4 Piling Works	(Driven H-pile)	303	128	15-Sep-21 A 05	5-Oct-22	07-Jul-22	20-Dec-22	76		
EPSP6612-WP6E-M54.09.2.4.1 Piling Stag	e 1 (Module 1)	206	53	15-Sep-21 A 22	2-Jul-22	07-Jul-22	28-Aug-22	37		
EPSP6612-WP6E-M54.09.2.4.1.2 Bunker	Subzone 11&12)	206	53	15-Sep-21 A 22	2-Jul-22	07-Jul-22	28-Aug-22	37		
09-1120	Driven H Pile Installations (342 nrs ~40m(D), @60m/d 2 Groups)	114	45	60.9% 15-Sep-21 A 14	1-Jul-22	07-Jul-22	20-Aug-22	37 141/342 Completed, 135 inprogress		
<b>09-1130</b>	Pile Load Test	8	8	0% 14-Jul-22 22	2-Jul-22	21-Aug-22	28-Aug-22	37		
EPSP6612-WP6E-M54.09.2.4.3 Piling Stag	e 3 (Module 3)	303	83	17-Nov-21 A 05	5-Oct-22	28-Sep-22	20-Dec-22	76		
EPSP6612-WP6E-M54.09.2.4.3.1 WWTP (	Subzone 23&24)	27	10	17-Nov-21 A 15	5-Sep-22	10-Dec-22	20-Dec-22	96		
09-1150(6)	Predrilling for Driven Pile founding determination (54nr ~60m, @15m/d, 8 Rigs)	27	10	62.96% 17-Nov-21 A 15	5-Sep-22	10-Dec-22	20-Dec-22	96		•
EPSP6612-WP6E-M54.09.2.4.3.2 Bunker	Subzone 25, 26&27)	99	83	24-Feb-22A 05	5-Oct-22	28-Sep-22	20-Dec-22	76		
09-2210	Driven H Pile Installations (297 nrs ~40m(D), @60m/d 2 Groups)	99	83	15.8% 24-Feb-22A 05	5-Oct-22	28-Sep-22	20-Dec-22	76		•
EPSP6612-WP6E-M54.09.2.1 Piling Works	(Socket H-pile)	229	202	24-Sep-21 A 19	9-Dec-22	09-May-22	29-Dec-22	11		
EPSP6612-WP6E-M54.09.2.1.2 Piling Stag	e 1 (Module 1)	138	96	24-Sep-21 A 03	3-Sep-22	09-May-22	10-Sep-22	7		
EPSP6612-WP6E-M54.09.2.1.2.1 Tipping	Hall (Subzone 1&2)	131	92	24-Sep-21 A 31	1-Aug-22	10-Jun-22	10-Sep-22	11		
09-2190	Prebored H Pile Installations (43 nrs, 2 Groups @4d/no.) Group (1# 2#)	86	44	48.8% 24-Sep-21 A 31	1-Aug-22	28-Jul-22	10-Sep-22	11		•
09-2230	Prebored H Pile Installations (41 nrs, 2 Groups @4d/no.) Group (1# 2#)	82	48	41.5% 24-Dec-21 A 17	7-Jul-22	10-Jun-22	28-Jul-22	11		
EPSP6612-WP6E-M54.09.2.1.2.2 Bunker	Subzone 3&4a)	96	96	28-Feb-22 A 03	3-Sep-22	09-May-22	13-Aug-22	-21		
09-2260	Prebored H Pile Installations (48 nrs, 2 Groups @4d/no.) Group (3# 4#)	96	96	0% 28-Feb-22 A 03	3-Sep-22	09-May-22	13-Aug-22	-21		
EPSP6612-WP6E-M54.09.2.1.1 Piling Stag	e 2 (Module 2)	138	188	08-Apr-22 A 14	4-Dec-22	06-Aug-22	29-Nov-22	-15		
EPSP6612-WP6E-M54.09.2.1.1.1 Tipping	Hall (Subzone 13)	102	102	04-Sep-22 14	1-Dec-22	13-Aug-22	23-Nov-22	-21		
<b>09-2240</b>	Prebored H Pile Installations (51 nrs, 2 Groups @4d/no.) Group (3# 4#)	102	102	0% 04-Sep-22 14	4-Dec-22	13-Aug-22	23-Nov-22	-21		
EPSP6612-WP6E-M54.09.2.1.1.2 Bunker	Subzone 15&17a)	132	116	08-Apr-22 A 03	3-Oct-22	06-Aug-22	29-Nov-22	57		
09-2670	Prebored H Pile Installations (168 nrs, 6 Groups @4d/no.) Group (3# to 8#)	132	116	12.5% 08-Apr-22 A 03	3-Oct-22	06-Aug-22	29-Nov-22	57		-
EPSP6612-WP6E-M54.09.2.1.3 Piling Stag		110	110	25-Apr-22 A 19	9-Dec-22	10-Sep-22	29-Dec-22	11		
EPSP6612-WP6E-M54.09.2.1.3.1 WWTP (	Subzone 14)	110	110	25-Apr-22 A 19	9-Dec-22	10-Sep-22	29-Dec-22	11		
09-2270	Prebored H Pile Installations (55 nrs, 2 Groups @4d/no.) Group (1# 2#)	110	110	0% 25-Apr-22 A 19	9-Dec-22	10-Sep-22	29-Dec-22	11		•
EPSP6612-WP6E-M54.09.2.5 Pile Cap Cons		25	25	04-Aug-22 28	3-Aug-22	29-Aug-22	22-Sep-22	25		
EPSP6612-WP6E-M54.09.2.5.1 Pile Cap Si	age 1 (Module 1)	25	25	04-Aug-22 28	3-Aug-22	29-Aug-22	22-Sep-22	25		
EPSP6612-WP6E-M54.09.2.5.1.2 Bunker		25	25	04-Aug-22 28	3-Aug-22	29-Aug-22	22-Sep-22	25		
09-1200-1	Excavation to Pile Cap Formation	25	25	0% 04-Aug-22 28	3-Aug-22	29-Aug-22	22-Sep-22	25		
EPSP6612-WP6E-M54.09.3 Process Bu	ilding - Boiler & Flue Gas Treatment Bld Foundation	311	139	03-Nov-21 A 16	6-Oct-22	19-May-22	29-Sep-22	-17		
EPSP6612-WP6E-M54.09.3.1 Boiler Buildin		311	139	03-Nov-21 A 16	6-Oct-22	19-May-22	29-Sep-22	-17		
EPSP6612-WP6E-M54.09.3.1.1 Piling Worl		160				02-Jun-22		57		
EPSP6612-WP6E-M54.09.3.1.1.2 Piling S		9				02-Jun-22		9		
<b>—</b> 09-2590	Pile Load Test	9	9	0% 31-May-22 08		02-Jun-22		3	31-May-22	
09-2700-1(6D)	Pile Load Test	9	9	0% 31-May-22 08			17-Jun-22	9		08-Jun-22,

3-Month Rolling Programme (May 2022)		Remaining Work	<b>♦</b>
Page 22 of 24		Actual Work	•
		Critical Remaining Work	
	♦	Milestone	

nary Pile Instillation, Preliminary Pile Installation, 31-May-22  nary Pile Instillation, Preliminary Pile Installation, 31-May-22  14-Jul-22 22-Jul-22, Pile Load Test  14-Jul-22 22-Jul-22, Pile Load Test  14-Jul-22 12-Jul-22, Prebored H Pile Installations (41 nrs,  17-Jul-22, Prebored H Pile Installations (41 nrs,  04-Sep  04-Sep  04-Aug-22  2, Pile Load Test	20	P/SP/66 es, Phas [∞]	Jul	Aug
14-Jul-22, Driven H Pile Installations (342 ns -40n 14-Jul-22 22-Jul-22, Pile Load Test 14-Jul-22 12-Jul-22, Pile Load Test 17-Jul-22, Prebored H Pile Installations (41 ns, 04-Sep 04-Sep			56	57
14-Jul-22, Driven H Pile Installations (342 nrs -40n 14-Jul-22 22-Jul-22, Pile Load Test 14-Jul-22 17-Jul-22, Prebored H Pile Installations (41 nrs, 17-Jul-22, Prebored H Pile Installations (41 nrs, 04-Sep				
14-Jul-22, Driven H Pile Installations (342 nrs - 40n 14-Jul-22 22-Jul-22, Pile Load Test 14-Jul-22 17-Jul-22, Prebored H Pile Installations (41 nrs, 17-Jul-22, Prebored H Pile Installations (41 nrs, 04-Sep				
14-Jul-22 22-Jul-22, Pile Load Test				
14-Jul-22, Driven H Pile Installations (342 nrs - 40n 14-Jul-22 22-Jul-22, Pile Load Test 14-Jul-22 17-Jul-22, Prebored H Pile Installations (41 nrs, 17-Jul-22, Prebored H Pile Installations (41 nrs, 04-Sep	nary Pile Insta	Ilation Prelimi	nary Pile	Installation 31-May-22
14-Jul-22 22-Jul-22, Pile Load Test				
14-Jul-22 22-Jul-22, Pile Load Test				
14-Jul-22 22-Jul-22, Pile Load Test				
14-Jul-22 22-Jul-22, Pile Load Test				
14-Jul-22 22-Jul-22, Pile Load Test			] 14-Jul-	22. Driven H Pile Installations (342 nrs ~40m
04-Sep		14lul-22		
04-Sep				
04-Aug-22			17-,	Jul-22, Prebored H Pile Installations (41 nrs,
04-Aug-22				
04-Aug-22				
04-Aug-22				
04-Aug-22				04 Son
04-Aug-22				04-3ep-
04-Aug-22				
2, Pile Load Test				
2, Pile Load Test				
				04-409-22
				04-Aug-22
	2 Dijo Lood T	st		04-Aug-22
				04-Aug-22
				04-Aug-22
				04-Aug-22

Actual MilestoneCritical Milestone

REPPEL SEGRERS - ZHEN BUA JOINT V	ENTURE Activity Name	Original Duration	Remaining Duration	Activity %	Current Start	Current Finish	Late Start	Late Finish	Total Floa	t M54 Remarks	tegrated Waste M	
	Duch and U.Dila Installations (40 are 0.0 areas 0.44/as ).Onum (5/10/1)					00, 1,, 00,	00.1	0.4 1-1 00			May 54	Jun 55
<b>09-2620</b>	Prebored H Pile Installations (12 nrs, 2 Groups @4d/no.) Group (5# 6#)	36	6		12-Apr-22 A		28-Jun-22	04-Jul-22		8/12 Completed, 4 inprogress		06-Jun-22, Pre
<b>09-2640</b>	Prebored H Pile Installations (10 nrs, 2 Groups @4d/no.) Group (5# 6#)	38	4		11-Apr-22 A		02-Aug-22	-		8/10 Completed, 2 inprogress		09-Jun-22,
<b>09-2650</b>	Prebored H Pile Installations (8 nrs, 2 Groups @4d/no.) Group (7# 8#)	41	10		02-May-22 A		27-Jul-22	06-Aug-22		6/8 Completed		10-Jun-22
	.1.2 Piling Works (Driven H-pile)	269	77		03-Nov-21 A			31-Aug-22	16			
	3.1.2.1 Piling Stage 1 (Module 1)	161	10		30-Nov-21 A			11-Jun-22		2		
<b>09-1320</b>	Driven H Pile Installations (255 nrs ~40m(D), @60m/d 2 Groups)	83	1		30-Nov-21 A			20-May-22		2 260/267 Completed, 7 inprogress		Driven H Pile Install
<b>0</b> 9-1330	Pile Load Test	9	9	0%	01-Jun-22	10-Jun-22	02-Jun-22	11-Jun-22	2	2	01-Jun-22	10-Jun-22
	3.1.2.2 Piling Stage 2 (Module 2)	88	39		24-Feb-22 A	08-Jul-22	29-May-22	11-Aug-22	34			
<b>1350 1350</b>	Driven H Pile Installations (243 nrs ~40m(D), @60m/d 2 Groups)	81	30	62.96%	24-Feb-22 A	29-Jun-22	29-May-22	27-Jun-22	-2	2 45/244 Completed, 75 inprogress		
<b>09-1360</b>	Pile Load Test	9	9	0%	30-Jun-22	08-Jul-22	03-Aug-22	11-Aug-22	34	L		30
EPSP6612-WP6E-M54.09.3	3.1.2.3 Piling Stage 3 (Module 3)	188	77		03-Nov-21 A	16-Aug-22	15-Jun-22	31-Aug-22	16	3		
<b>09-1370(6)</b>	Predrilling for Driven Pile founding determination (63nr ~60m, @15m/d, 8 Rigs)	42	5	87%	03-Nov-21 A	05-Jun-22	15-Jun-22	20-Jun-22	16	3		05-Jun-22, Prec
<b>09-1380</b>	Driven H Pile Installations (214 nrs ~40m(D), @60m/d 2 Groups)	72	72	0%	27-May-22 A	16-Aug-22	21-Jun-22	31-Aug-22	16	5 inprogress	27-May-22 A, 27-May-22 A	
EPSP6612-WP6E-M54.09.3	.1.9 Pile Caps Construction	167	138		15-Apr-22 A	16-Oct-22	20-May-22	29-Sep-22	-15	7		
EPSP6612-WP6E-M54.09.3	3.1.9.1 Pile Cap Stage 1 (Module 1)	159	43		15-Apr-22 A	13-Jul-22	20-May-22	01-Jul-22	-12	2		
<b>09-1400</b>	Excavation to Pile Cap Formation (TPU)	45	23	50%	20-Apr-22 A	23-Jun-22	20-May-22	11-Jun-22	- 12	2		
<b>09-1410</b>	Pile Cut-off & Capping Plate (188 nrs, 10nr/d)	19	10	50%	03-May-22 A	30-Jun-22	09-Jun-22	18-Jun-22	-12	2		
<b>09-1420</b>	Pile Caps Construction (28 nrs, 5set @1/7d)	41	23	45%	11-May-22 A	13-Jul-22	09-Jun-22	01-Jul-22	- 12	2	ay-22 A	
09-1420-3(6D)	Pile Caps Construction (28 nrs, 5set @1/7d)	42	14	66%	15-Apr-22 A	23-Jun-22	17-Jun-22	01-Jul-22	ę	)		
EPSP6612-WP6E-M54.09.3	3.1.9.2 Pile Cap Stage 2 (Module 2)	94	94		15-Jul-22	16-Oct-22	28-Jun-22	29-Sep-22	-17	7		
09-1430	Excavation to Pile Cap Formation	45	45	0%	15-Jul-22	28-Aug-22	28-Jun-22	11-Aug-22	-17	7		
<b>09-1440</b>	Pile Cut-off & Capping Plate (375 nrs, 10nr/d)	38	38	0%	29-Jul-22	04-Sep-22	16-Aug-22	22-Sep-22	18	3		
<b>09-1450</b>	Pile Caps Construction (100 nrs, 8set @1/7d)	87	87	0%	22-Jul-22	16-Oct-22	05-Jul-22	29-Sep-22	-17	7		
EPSP6612-WP6E-M54.09.3.1	15 RC Base Slab	60	60		11-May-22 A	14-Sep-22	05-Jul-22	02-Sep-22	-12	2		
10-1580	Base Slab for TPU (Module 1)	60	60	0%	16-Jul-22	14-Sep-22	05-Jul-22	02-Sep-22	- 12	2		
10-1580-1(6D)	Base Slab for FGC (Module 1)	60	40	33%	11-May-22 A	25-Aug-22	24-Jul-22	02-Sep-22	8	3	ay-22 A	
EPSP6612-WP6E-M54.09.5	Turbine Hall Bld Foundation	128	128		16-May-22 A	06-Oct-22	02-May-22	07-Sep-22	-28	3		
	1 Piling Works (Driven H-pile)	101	100		16-May-22 A	08-Sep-22	02-May-22	10-Aug-22	-28	3		
09-1730	Driven H Pile Installations (219 nrs ~55m(D), @60m/d 2 Groups)	101	100		16-May-22 A	08-Sep-22		10-Aug-22		4/219 inprogress	,16-May-22A	
EPSP6612-WP6E-M54.09.5.2		28	28		08-Sep-22		11-Aug-22		-28			
09-1750	Excavation to Pile Cap Formation	28	28		08-Sep-22			07-Sep-22	-28			
	Compressor & CCCW Bid Foundation	77	77	0,0		14-Sep-22		17-Sep-22				
	1 Piling Works (Driven H-pile)	32	32		30-Jun-22	<u> </u>		03-Aug-22		3		
09-2320					30-Jun-22			03-Aug-22				
	Driven H Pile Installations (68 nrs ~55m(D), @60m/d 2 Groups)	32	32									
EPSP6612-WP6E-M54.09.6.2		45	45			14-Sep-22		17-Sep-22				
09-2340	Excavation to Pile Cap Formation	45	45	0%	01-Aug-22		-	17-Sep-22	5			
EPSP6612-WP6E-M54.09.7		136	91			30-Aug-22	30-Jun-22		3-			
EPSP6612-WP6E-M54.09.7.1		136	91			30-Aug-22			31			
09-1820	Bored Pile Set #1 (6 nrs, @22d/no.)	136	91		18-Mar-22 A		30-Jun-22		31	2/6 Completed, 2 in progress		
09-1830-1	Bored Pile Set #2 (5 nrs, @22d/no.)	121	73	40%	20-Apr-22 A	11-Aug-22	18-Jul-22	28-Sep-22	48	2/5 Completed, 2 inprogress		
EPSP6612-WP6E-M54.09.9	IWMF Substation Building Foundation	15	8		11-May-22 A	07-Jun-22	27-Aug-22	03-Sep-22	89			
EPSP6612-WP6E-M54.09.9.1	1 Piling Works ( Driven H-pile)	15	8		11-May-22 A	07-Jun-22	27-Aug-22	03-Sep-22	89			

3-Month Rolling Programme (May 2022) Page 23 of 24		Remaining Work Actual Work	<ul><li>◆</li><li>◆</li></ul>	<ul> <li>Actual Milestone</li> <li>Critical Milestone</li> </ul>
		Critical Remaining Wor	k	
	<b>◇</b>	Milestone		

	P/SP/66/12 es, Phase 1	f	環境保護署 Environmental Protaction Department
n	Jul		Aug
2 Preharad U Pil	56 e Installations (12 nrs. 2	Groupe	⁵⁷ 4d/no.) Group (5# 6#), Prebored H I
n-22, Prebored H	Pile Installations (10 nr	s, 2 Group	s @4d/no.) Group (5# 6#), Prebored
un-22, Prebored	H Pile Installations (8 nrs	, 2 Groups	@4d/no.) Group (7# 8#), Prebored
stallations (255	nrs~40m(D)@60m/d2	Groups) (	)1-Jun-22, 01-Jun-22, Driven H Pile
		·····	
un-22, Pile Load	Test		
	Driven II Dile Installation		s ~40m(D), @60m/d 2 Groups), 29-
		15 (243 1118	s ~4011(D), @6011/0 2 Groups), 29-
30-Jun-22	08-Jul-22, Pil	e Load Tes	t
, Predrilling for D	riven Pile founding deter	mination (6	63nr ~60m, @15m/d, 8 Rigs), Pred
			16-Aug-22, Dri
Excav	ation to Pile Cap Formati	on (TPU).	23-Jun-22, 23-Jun-22, Excavation t
			nrs, 10nr/d), 30-Jun-22, 30-Jun-22,
	Pile Cap	s Constru	ction (28 nrs, 5set @1/7d), 13-Jul-2
			s, 5set @1/7d), Pile Caps Construc
23-501			s, oset @1/10), i ne caps constituct
	15-Jul-22		2
	29-J	ul-22 🗖	
	22-Jul-22		
	16-Jul-22		
			25-A
			08-8
30-Jun-22			31-Jul-22, Driven H Pile Installat
	01	-Aug-22	
			11-Aug-22, Bored Pi
			·····

Keppel Seghers											Integra	ted Waste	Contrac Management
ivity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M54 Remarks		May 54	Jun 55
09-1970(6)	Predrilling for Driven Pile founding determination (15nr ~60m, @15m/d, 4 Rigs)	15	8	50%	11-May-22 A	07-Jun-22	27-Aug-22	03-Sep-22	89		ay-22 A		07-Jun-22,
EPSP6612-WP6E-M54.14 L	andscape, External Road and Drains Works	439	180		11-Mar-22 A	26-Nov-22	19-Apr-23	15-Oct-23	323				
EPSP6612-WP6E-M54.14.1 Ear	thing System	439	180		11-Mar-22 A	26-Nov-22	19-Apr-23	15-Oct-23	323				
16-1900-1(6)	Soil resistivity test	30	25	16.67%	11-Mar-22 A	24-Jun-22	14-Sep-23	08-Oct-23	471				
<b>16-1900-2(6)</b>	Installation of Ground Earthing Mesh	180	180	0%	26-Mar-22 A	26-Nov-22	19-Apr-23	15-Oct-23	323				
📙 EPSP6612-WP6E-M54.15 V	Norks By CLP	554	554		05-Apr-23	11-Oct-24	09-Apr-23	10-Jan-25	91				
EPSP6612-WP6E-M54.15.1 Inst	tallation of Transmission System	303	303		05-Apr-23	03-Feb-24	09-Apr-23	31-May-24	119				
<b>—</b> 15-0800	450 days Prior to Commencement of System Commissioning Test	0	0	0%	06-Apr-23		10-Apr-23		4				
<b>—</b> 15-0900	Completion of Civil Provision for Transmission	0	0	0%		05-Apr-23		09-Apr-23	4				
<b>—</b> 15-1000	Construction of Transmission System	90	90	0%	06-Apr-23	04-Jul-23	02-Feb-24	01-May-24	302				
<b>=</b> 15-1002	Cable Testing	30	30	0%	04-Jan-24	03-Feb-24	02-May-24	31-May-24	119	1			
EPSP6612-WP6E-M54.15.2 Rer	naining Installation Works by CLP	267	267		05-Dec-23	27-Aug-24	01-Dec-23	31-Aug-24	4				
<b>—</b> 15-1005	Handover of CLP Equipment Room no later than 10 mths before energization (FS Certificates by FSD are required)	0	0	0%	05-Dec-23		01-Dec-23		-4				
<b>—</b> 15-1010	Commencement of 132kV cable termination no later than 4 mths before energization	0	0	0%	03-Feb-24		01-Jun-24		119	1			
<b>—</b> 15-1010-1(6)	Overall testing and commissioning of 2 x CHS-IW MF circuits	60	60	0%	29-Jun-24	27-Aug-24	03-Jul-24	31-Aug-24	4				
EPSP6612-WP6E-M54.15.3 Met	ering & Energization	44	44		28-Aug-24	11-Oct-24	01-Sep-24	10-Jan-25	91				
15-1020	Incoming Power System Final Inspection and Metering works	30	30	0%	28-Aug-24	26-Sep-24	01-Sep-24	30-Sep-24	4				
<b>=</b> 15-1030	Energization of Incoming Power Supply Main System	0	0	0%	05-Oct-24*		01-Oct-24		-4				
<b>—</b> 15-1040	Energization of Incoming Power Supply Sub System	0	0	0%	11-Oct-24*		10-Jan-25		91				
<b>—</b> 15-1050	Export Power System Final Inspection and Metering works	30	30	0%	28-Aug-24	26-Sep-24	01-Sep-24	30-Sep-24	4				
<b>—</b> 15-1060	Connection to Grid	0	0	0%		26-Sep-24		31-Oct-24	35				

3-Month Rolling Programme (May 2022) Page 24 of 24		Remaining Work Actual Work	<ul><li>♦</li><li>♦</li></ul>	<ul> <li>Actual Milestone</li> <li>Critical Milestone</li> </ul>
		Critical Remaining Wo	rk	
	<b>◇</b>	Milestone		

ract No. E nt Facilitie	P/SP/66/12 es, Phase 1	環境保護署 Environmental Protection Department
20	022	
un	Jul	Aug
55	56	57
22, Predrilling for	Driven Pile founding determination	(15nr ∼60m, @15m/a, 4 Higs), Pre
24-Ju	n-22, Soil resistivity test, Soil resis	tivity test, 24-Jun-22
	,	

# Appendix B Summary of Implementation Status of Environmental Mitigation

## Appendix B

Table D.1 Implementation Schedule for Air Quality measures for the IWMF at the artificial Island hear SKC	Table B.1	Implementation Schedule for Air Quality	Measures for the IWMF at the artificial island near SKC
-----------------------------------------------------------------------------------------------------------	-----------	-----------------------------------------	---------------------------------------------------------

				Imple	ementa	ation S	stages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
S3b.8.1	<ul> <li><u>Air Pollution Control (Construction Dust)</u> <u>Regulation &amp; Good Site Practices</u></li> <li>Use of regular watering, with complete coverage, to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather.</li> <li>Use of frequent watering for particularly dusty construction areas and areas close to ASRs.</li> <li>Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines.</li> <li>Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs.</li> <li>Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.</li> <li>Establishment and use of vehicle wheel and body washing facilities at the exit points of the site.</li> <li>Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading</li> </ul>	Work site / During the construction period	Contractor						Implemented. N/A for dust control measures for transportation outside site boundary.

Keppel Seghers – Zhen Hua Joint Venture

				Imple	ementa	ation S	stages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	<ul> <li>points, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ periods.</li> <li>Imposition of speed controls for vehicles on unpaved site roads. Ten kilometers per hour is the recommended limit.</li> <li>Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs</li> <li>Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.</li> </ul>								
S3b.6.3	<ul> <li>Odour Removal by Deodorizers</li> <li>Deodorizers with 95% odour removal efficiency would be installed for the air ventilated from the mechanical treatment plant before discharge to the atmosphere</li> </ul>	Waste reception halls, the waste storage area, the mechanical treatment plant / During design & operation phase	IWMF Operator	~		✓		EIAO-TM	N/A
S3b.8.2	Air Pollution Control and Stack Monitoring	IWMF stack emissions / During	IWMF Operator	✓		~		EIAO-TM, Supporting Document for	N/A

Keppel Seghers – Zhen Hua Joint Venture

				Imple	ementa	tion S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	<ul> <li>Air pollution control and stack monitoring system will be installed for the IWMF to ensure that the emissions from the IWMF stack will meet the proposed target emission limits.</li> <li>Voluntary Enhancement Measures in Flue Gas Cleaning and Emission Monitoring: <ol> <li>Two-stage bag filter system with reagent recirculation;</li> <li>In addition to SCR, provide SNCR for removal of NOx; tighten emission limit for halfhourly and daily NOx to 160 mg/m³ and 80 mg/m₃ respectively;</li> <li>Well-mixed feed waste: to minimize the fluctuation of pollutant loading on the flue gas treatment system;</li> <li>Two more AQMSs would be set up at South Lantau and Shek Kwu Chau respectively;</li> <li>Limit levels will be set under the IWMF DBO contract to require that waste feed shall cease if any of the air pollutant has</li> </ol> </li> </ul>	design & operation phase	Agent						Remarks
	exceeded 95% of the emission concentration limit as stipulated								
	in the Special Process license; and								

	Environmental Protection			Imple	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	ο	Dec	Legislation and Guidelines	
	<ol> <li>Each incineration chamber shall be fitted with auxiliary burners to ensure complete burn out of the combustion gases.</li> </ol>								
-	<ul> <li>Treated Fly Ash and Air Pollution Control Residues:</li> <li>During testing and commissioning, the Contractor shall sample and test every container of treated fly ash and air pollution control residues for conformance to the Incineration Residue Pollution Control Limits and leachability criteria shown in Table 2 of the Environmental Permit. If a test result confirms that any one of the samples does not conform to the limits and the criteria, the Contractor shall be required to sample and test every container of treated fly ash and air pollution control residues for conformance to the Incineration Residue Pollution Control Limits and test every container of treated fly ash and air pollution control residues for conformance to the Incineration Residue Pollution Control Limits and leachability criteria for the next six months.</li> <li>During the first six months of operation, if the requirements in (a) could be fully conformed with, the Contractor shall sample and test every shipload of treated fly ash and air pollution control residues for conformance to the Incineration Residue Pollution Control Limits and leachability criteria for the next six months.</li> </ul>	IWMF stack emissions / During design & operation phase	IWMF Operator					Supporting Document for Application for Variation of Environmental Permit (EP- 429/2012)	N/A

				Imple	ementa	ation S	stages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	of the Environmental Permit. The								
	Contractor shall take two samples								
	from each shipload for testing and								
	the Contractor shall not dispose of								
	any of that shipload of treated fly ash								
	and air pollution control residues until								
	the test results confirm that the two								
	samples conform to the limits and the								
	criteria. If a test result confirms that								
	any one of the two samples does not								
	conform to the limits and the criteria,								
	the Contractor shall be required to								
	sample and test every shipload of								
	treated fly ash and air pollution								
	control residues for conformance to								
	the Incineration Residue Pollution								
	Control Limits and leachability								
	criteria for the next six months. The								
	Contractor shall make due allowance								
	in the Design and the Operation for								
	the time to sample and test treated fly								
	ash and air pollution control residues								
	before disposal.								
	<ul> <li>Provided that there is no non-</li> </ul>								
	conformance to the Incineration								
	Residue Pollution Control Limits and								
	leachability criteria shown in Table 2								
	of the Environmental Permit								
	throughout a continuous sixmonth								
	period in the Operation Period, the								
	testing frequency shall be reduced to								
	monthly interval. Two samples from								
	one shipload of treated fly ash and air								

	Environmental Protection			Imple	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	pollution control residues shall be collected and tested for conformance to the Incineration Residue Pollution Control Limits and leachability criteria. The Contractor shall not dispose of any of the treated fly ash and air pollution control residues in the shipload which the samples are taken until the test results confirm that the samples conform to the limits and the criteria. If the test result confirm that any one of the samples does not conform to the limits and the criteria, the Contractor shall be required to sample and test every shipload of treated fly ash and air pollution control residues for conformance to the Incineration Residue Pollution Control Limits and leachability criteria shown in Table 2 of the Environmental Permit for the next six months.								
-	<ul> <li>Bottom Ash:</li> <li>During testing and commissioning, the Contractor shall sample and test every container of bottom ash for conformance to the leachability criteria shown in Table 2 of the Environmental Permit. If a test result confirms that any one of the samples does not conform to the criteria, the Contractor shall be required to sample and test every</li> </ul>	IWMF stack emissions / During design & operation phase	IWMF Operator	~		~		Supporting Document for Application for Variation of Environmental Permit (EP- 429/2012)	N/A

Keppel Seghers – Zhen Hua Joint Venture

				Imple	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	container of bottom ash for								
	conformance to the leachability								
	criteria for the next six months.								
	• During the first six months of								
	operation, if the requirements in (d)								
	could be fully conformed with, the								
	Contractor shall sample and test								
	one shipload of bottom ash each								
	month for conformance to the leachability criteria shown in Table 2								
	of the Environmental Permit. The								
	Contractor shall take two samples								
	from the shipload for testing and the								
	Contractor shall not dispose of any								
	of that shipload of bottom ash until								
	the test results confirm that the two								
	samples conform to the criteria. If a								
	test result confirms that any one of								
	the two samples does not conform								
	to the criteria, the Contractor shall								
	be required to sample and test each								
	shipload of bottom ash for								
	conformance to the leachability								
	criteria for the next six months. The								
	Contractor shall make due								
	allowance in the Design and the								
	Operation for the time to sample and								
	test bottom ash before disposal.								
	<ul> <li>Provided that there is no non- conformance to the leasthability</li> </ul>								
	conformance to the leachability								
	criteria shown in Table 2 of the Environmental Permit throughout a								
	continuous six month period in the								

Keppel Seghers – Zhen Hua Joint Venture

	Environmental Protection			Imple	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	Operation Period, the Contractor shall be allowed to take two samples from any one shipload of bottom ash once every six months for conformance to the leachability criteria. The Contractor shall not dispose of any of the bottom ash in the shipload which the samples are taken until the test results confirm that the samples conform to the criteria. If the test result confirm that any one of the samples does not conform to the criteria, the Contractor shall be required to sample and test one shipload of bottom ash each month for conformance to the leachability criteria shown in Table 2 of the Environmental Permit for the next six months as stipulated above.								

* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

#### Table B.2 Implementation Schedule for Noise Impact Measures for the IWMF at the artificial island near SKC

	Environmental Protection				Imple	ementa	ation S	tages*	Relevant	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent		Des	Des C		Dec	Legislation and Guidelines	Implementation Status and Remarks
S4b.8	Good site practices to limit noise emissions a source and use of quiet plant and working methods, whenever practicable.		EPD and contractors	its		~			EIAO-TM	Implemented
S4b.6 & S4b.8	<ul> <li>All the ventilation fans installed in the below will be provided with silencers or acoustics treatment.</li> <li>(i) Stack of the incinerator</li> <li>(ii) Ventilation systems within the IWMF Enclosure and discharge silencer or other acoustic treatment equipment should be installed in the air-cooled chillers</li> <li>Other than provision of silencer or other acoustic treatment equipment for the stack of the incinerator and ventilation system, the detailed design should incorporate the following good practice in order to minimize the nuisance on the neighboring NSRs.</li> <li>(i) The exhaust of the ventilation system and any opening of the building should be located facing away from any NSRs; and</li> <li>(ii) Louver or other acoustic treatment equipment to the any opening of the applied to the</li> </ul>	Within IWMF area / Construction Period	EPD and contractors	its					EIAO-TM	N/A

Keppel Seghers – Zhen Hua Joint Venture

		Implementation Sta		tages*	Relevant				
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
-	<ul> <li><u>Voluntary Enhancement Measure</u></li> <li>Provision of air-conditioner and double glazed windows to nearby NSR at Shek Kwu Chau (i.e. SARDA) as precautionary measures.</li> </ul>	IWMF site	Design team, contractor, IWMF operator	•	~			Supporting Document for Application for Variation of Environmental Permit (EP- 429/2012)	Implemented

* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

#### Table B.3 Implementation Schedule for Water Quality Measures for the Artificial Island near SKC

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*			Relevant	
				Des	С	O Dec	Legislation and Guidelines	Implementation Status and Remarks
S5b.8.1.1		Work site / During the construction period	Contractor				Guidelines EIAO-TM; ProPECC PN 1/94; WPCO	Deficiency of Mitigation Measures but rectified by the Contractor.

				Imple	ement	ation S	stages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt/sand traps should be 5 minutes under maximum flow conditions. The detailed design of the sand/silt traps shall be undertaken by the contractor prior to the commencement of construction.								
	<ul> <li>Water pumped out from foundation piles must be discharged into silt removal facilities.</li> </ul>								
	<ul> <li>Measures should be taken to minimize the ingress of site runoff and drainage into excavations. Drainage water pumped out from excavations should be discharged into storm drains via silt removal facilities.</li> </ul>								
	<ul> <li>During rainstorms, exposed slope/soil surfaces should be covered by a tarpaulin or other means, as far as practicable. Other measures that need to be implemented before, during and after rainstorms are summarized in ProPECC PN 1/94.</li> </ul>								
	<ul> <li>Exposed soil areas should be minimized to reduce potential for increased siltation and contamination of runoff.</li> </ul>								

	Environmental Protection			Impl	ementa	ation St	tages*	Relevant	
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	ο	Dec	Legislation and Guidelines	Implementation Status and Remarks
	• Earthwork final surfaces should be well compacted and subsequent permanent work or surface protection should be immediately performed.								
	Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms.								
S5b.8.1.2	General Construction ActivitiesConstruction solid waste should be collected, handled and disposed of properly to avoid entering to the nearby watercourses and public drainage system. Rubbish and litter from construction sites should also be collected to prevent spreading of rubbish and litter from the site area.	Work site / During the construction period	Contractor		~			EIAO-TM; ProPECC PN 1/94; WPCO	Implemented.
	It is recommended to clean the construction sites on a regular basis.								

Keppel Seghers – Zhen Hua Joint Venture

	Environmental Protection	Location / Timing		Imple	ementa	tion S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures		Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
S5b.8.1.3	There is a need to apply to EPD for a discharge license for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge license. All the run-off and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. The beneficial uses of the treated effluent for other on-site activities such as dust suppression and general cleaning etc., can minimize water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO license which is under the ambit of regional office of EPD.	Work site / During the construction period	Contractor		×			EIAO-TM; ProPECC PN 1/94; WPCO	Discharge License was issued on 15/02/2022.
S5b.8.1.4	Accidental Spillage Contractor must register as a chemical waste producer if chemical wastes would be produced from construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	Work site / During the construction period	Contractor					EIAO-TM; ProPECC PN 1/94; WPCO; WDO	Deficiency of Mitigation Measures but rectified by the Contractor.
S5b.8.1.5		Work site / During the construction period	Contractor		•			EIAO-TM; ProPECC PN 1/94; WPCO; WDO	Implemented.

				Impl	ementa	ation St	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	appropriately equipped to control these discharges.								
S5b.8.1.6	Oils and fuels should only be used and stored in designated areas which have pollution prevention facilities. All fuel tanks and storage areas should be sited on sealed areas in order to prevent spillage of fuels and solvents to the nearby watercourses. All waste oils and fuels should be collected in designated tanks prior to disposal.		Contractor		~				Deficiency of Mitigation Measures but rectified by the Contractor.
S5b.8.1.7	Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows:	construction	Contractor						Deficiency of Mitigation Measures but rectified by the Contractor.
	<ul> <li>Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport.</li> <li>Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents.</li> <li>Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.</li> </ul>								

				Impl	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
S5b.8.1.8	Sewage Effluent Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor would be responsible. For appropriate disposal and maintenance of these facilities.	Work site / During the construction period	Contractor		~			EIAO-TM; ProPECC PN 1/94; WPCO	Implemented.
S5b.8.1.9		During the marine construction period	Contractor					EIAO-TM; WPCO, Supporting Document for Application for Variation of Environmental Permit (EP- 429/2012) Further Environmental Permit No. FEP- 01/429/2012/A	N/A

				Imple	emen	tation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	of the North Western seawall, away from the identified coral communities and will be shielded by silt curtains systems to control sediment plume dispersion.								
	• The silt curtain system at marine access opening should be closed as soon as the barges passes through the marine access opening in order to minimize the period of curtain opening. Filling should only be carried out behind the silt curtain when the silt curtain is completely closed.								
	• To enhance the effectiveness of the silt curtain at the marine access, the northern breakwater would be built before the commencement of the reclamation to reduce the current velocity towards the marine access opening.								
	• The silt curtain system at marine access opening should be regularly checked and maintained to ensure proper functioning.								
	• Where public fill is proposed for filling below +2.5mPD, the fine content in the public fill will be controlled to 25% which is in line with the CEDD's General Specification;								
	• The filling for reclamation should be carried out behind the seawall. The filling material should only consist of public fill, rock and sand. The filling composition and filling rates at each filling area should follow those delineated in Table 1 of the FEP-01/429/2012/. The filling above high watermark is not restricted;								

				Imple	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	Ο	Dec	Legislation and Guidelines	
	<ul> <li>No dredging should be carried out within 16m to the nearest non-translocatable coral community;</li> </ul>								
	• Daily site audit including full-time on-site monitoring by the ET is recommended during the dredging for anti-scouring protection layer for checking the compliance with the permitted no. of grab;								
	<ul> <li>Closed grab dredger should be used to minimize the loss of sediment during the raising of the loaded grabs through the water column;</li> </ul>								
	<ul> <li>Frame-type silt curtains should be deployed around the dredging operations;</li> </ul>								
	<ul> <li>Floating-type silt curtains should be used to surround the circular cell during the sheetpiling work;</li> </ul>								
	<ul> <li>The descent speed of grabs should be controlled to minimize the seabed impact speed;</li> </ul>								
	<ul> <li>Barges should be loaded carefully to avoid splashing of material;</li> </ul>								
	<ul> <li>All barges used for the transport of dredged materials should be fitted with tight bottom seals in order to prevent leakage of material during loading and transport;</li> </ul>								
	<ul> <li>All barges should be filled to a level which ensures that material does not spill over during loading and transport to the disposal site and that adequate freeboard is</li> </ul>								

				Imple	ementa	tion S	tages*	Relevant		
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks	
	maintained to ensure that the decks are not washed by wave action.									
	• No DCM works should be carried out within 100m to the nearest non-translocatable coral colony / colonies.									
	• Silt curtains should be employed to enclose DCM field trial and any full scale DCM work to minimize the potential impacts on water aspect.									
	• A sand blanket is to be placed on top of the marine deposit using tremie pipes prior to the DCM ground treatment to avoid seabed sediment disturbance.									
S5b.8.2.3	<u>Operational Phase Discharges</u> A pipeline drainage system will serve the development area collecting surface runoff from paved areas, roof, etc. Sustainable drainage principle would be adopted in the drainage system design to minimize peak surface runoff, maximize permeable surface and maximize beneficial use of rainwater.	Within IWMF site / During the operational phase	IWMF Operator	~		~		WPCO	N/A	
S5b.8.2.4	Oil interceptors should be provided in the drainage system of any potentially contaminated areas (such as truck parking area and maintenance workshop) and regularly cleaned to prevent the release of oil products into the storm water drainage system in case of accidental spillages. Accidental spillage should be cleaned up as soon as practicable and all waste oils and fuels should be collected and handled in	Within IWMF site / During the operational phase	IWMF Operator	✓ 		V		WPCO; WDO	N/A	

	Environmental Protection			Imple	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	Ο	Dec	Legislation and Guidelines	
	compliance with the Waste Disposal Ordinance.								
S5b.8.2.5	<u>Refuse Entrapment</u> Collection and removal of floating refuse should be performed at regular intervals for keeping the water within the Project site boundary and the neighboring water free from rubbish.	Within the Project site / During the operational phase	IWMF Operator			~		WPCO	N/A
S5b.8.2.6		Transportat ion of Incineration Ash / During the operational phase	IWMF Operator						N/A

* Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

#### Table B.4 Implementation Schedule for Waste Management Measures for the IWMF at the artificial island near SKC

		Environmental Protection				Relevant			
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
6b.5.1.2	<ul> <li><u>Good Site Practices</u></li> <li>Adverse environmental impacts in relation to waste management are not expected, provided that good site practices are strictly followed. Recommendations for good site practices during the construction activities would include:</li> <li>Obtain relevant waste disposal permits from appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap. 354) and subsidiary Regulations and the Land (Miscellaneous Provisions) Ordinance (Cap. 28);</li> <li>Provide staff training for proper waste management and chemical handling procedures;</li> <li>Provide sufficient waste disposal points and regular waste collection;</li> <li>Provide appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; and</li> <li>Carry out regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;</li> <li>Separate chemical wastes for special handling and disposed of to licensed facility for treatment; and</li> <li>Employ licensed waste collector to collect waste.</li> </ul>	Work Site/ During Construction Period	Contractor					WDO; LDO; ETWB TCW No. 19/2005; EIAO-TM	Implemented.

	Environmental Protection			Imp	lementa	ation S	tages*		Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
6b.5.1.3	Waste Reduction Measures         Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices.         Recommendations to achieve waste reduction include:         • Design foundation works that could minimize the amount of excavated material to be generated.         • Provide training to workers on the importance of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycling;	Work Site/ During Design & Construction Period	Contractor		<b>v</b>			Guideines	Implemented. N/A for demolition items
	<ul> <li>Sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.);</li> </ul>								
	<ul> <li>Segregate and store different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> </ul>								
	<ul> <li>Encourage the collection of aluminum cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the work force;</li> </ul>								
	<ul> <li>Proper storage and site practices to minimize the potential for damage or contamination of construction materials; and</li> </ul>								

	Environmental Protection			Imp	lement	ation Sta	iges*	Relevant	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Indenenation		С	O Dec		Legislation and Guidelines	Implementation Status and Remarks
	<ul> <li>Plan and stock construction materials carefully to minimize amount of waste to be generated and to avoid unnecessary generation of waste.</li> </ul>								
6b.5.1.7	Dredged Sediment – Application of Dumping Permit The project proponent should agree in advance with MFC of CEDD on the site allocation. The project proponent or contractor for the dredging works shall then apply for the site allocations of marine sediment disposal based on the prior agreement with MFC/CEDD. The project proponent or contractor should also be responsible for the application of all necessary permits from relevant authorities, including the dumping permit as required under DASO from EPD, for the disposal of dredged sediment prior to the commencement of the dredging works.	Seawall and Reclamation site / Construction Period	EPD and its contractor	5 1	×			DASO ETWB TCW 34/2002	Implemented
6b.5.1.8	Dredged Sediment – Sediment Quality Report The project proponent or contractor will need to satisfy the appropriate authorities that the quality of the marine sediment to be dredged has been identified according to the requirements of ETWB TCW 34/2002. This should be completed well before the dredging works and would include at least the submission of a formal Sediment Quality Report under Tier I of ETWB TCW No. 34/2002 to DEP for approval. Subject to advice from DEP, it is possible that further marine SI in	Seawall and Reclamation site / Construction Period	EPD and its contractor	5 ✓				DASO ETWB TCW 34/2002	Implemented

				Impl	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	accordance with ETWB TCW 34/2002 might be necessary for the application of dumping permit under DASO. In such case, a sediment sampling and testing proposal shall be submitted to and approved by DEP before the additional marine SI works.								
6b.5.1.9	Dredged Sediment – Sediment <u>Transportation</u> The barge transporting the sediments to the designated disposal sites should be equipped with tight fitting seals to prevent leakage and should not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the DEP.	Seawall and Reclamation site / Construction Period	EPD and its contractor		✓			DASO ETWB TCW 34/2002	Implemented
6b.5.1.10		Work Site/ During Design & Construction Period	Contractor	×	*			ETWB TCW No. 19/2005	Implemented

				Impl	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	(EMP), should be prepared in accordance with ETWB TCW No.19/2005;								
	<ul> <li>A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be adopted for easy tracking; and</li> </ul>								
	• In order to monitor the disposal of C&D materials at public filling facilities and landfills and to control fly-tipping, a trip-ticket system should be adopted (refer to <i>ETWB TCW No. 31/2004</i> ).								
6b.5.1.1 1 – 6b.5.1.12	The Contactor should prepare and implement an EMP in accordance with	During Design & Construction	Contractor	×	×			ETWB TCW No. 19/2005	Implemented

Keppel Seghers – Zhen Hua Joint Venture

				Imple	ementa	ation S	stages*	Relevant	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
	All surplus C&D materials arising from or in connection with construction works should become the property of the Contractor when it is removed unless otherwise stated. The Contractor would be responsible for devising a system to work for on-site sorting of C&D materials and promptly removing all sorted and process materials arising from the construction activities to minimize temporary stockpiling on-site. The system should be included in the EMP identifying the source of generation, estimated quantity, arrangement for on-site sorting, collection, temporary storage areas and frequency of collection by recycling Contractors or frequency of removal off-site.								
6b.5.1.13		Work Site/ During Construction Period	Contractor		<b>*</b>			Waste Disposal (Chemical Waste) (General) Regulation	Implemented.

				Impl	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	licensed collector to transport and dispose of the chemical wastes, to either the Chemical Waste Treatment Centre at Tsing Yi, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.								
6b.5.1.14	<u>General Refuse</u> General refuse should be stored in enclosed bins or compaction units separate from C&D materials. A licensed waste collector should be employed by the Contractor to remove general refuse from the site, separately from C&D materials. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.	Work Site/ During Construction Period	Contractor		•			Public Health and Municipal Services Ordinance	Implemented.
6b.5.1.1 6 – 6b.5.1.33	Biogas Generation The Contractor shall review the data and analysis results, and the data from further Site Investigation, if any. Subject to the review findings, the following gas protection measures may be considered if necessary: - gas monitoring after reclamation; - passive ventilation; - gas impermeable membrane; - ventilation with "at risk" rooms; - protection of utilities or below ground services;	Reclamation site (if dredging at the reclamation site is not required) / Design & Construction Period	Designer and/or contractor	×	×			EPD/TR8/97	N/A

				Implemen	tation S	Stages*	Relevant	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des C	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
6b.5.2.1	Measures     - precautions during construction works;     - precautions prior to entry of belowground services <u>Good Site Practices</u> It is recommended that the following good operational practices should be adopted to minimise waste management impacts:     Obtain the necessary waste disposal permits from the appropriate authorities, in accordance with the	IWMF Site/During Operation Period	IWMF Operator		✓		Guidelines Waste Disposal N. Ordinance (Cap.354); Waste Disposal (Chemical Waste) (General) Regulation; ETWB TCW No. 1/2004	/A
	<ul> <li>Waste Disposal Ordinance (Cap. 354) and Waste Disposal (Chemical Waste) (General) Regulation;</li> <li>Nomination of an approved person to be responsible for good site practice, arrangements for collection and effective disposal to an appropriate facility of all wastes generated at the site;</li> <li>Use of a waste haulier licensed to collect specific category of waste;</li> <li>A trip-ticket system should be included as one of the contractual requirements and implemented by the Environmental Team to monitor the disposal of solid wastes at landfills, and to control fly tipping. Reference should be made to ETWB TCW No. 31/2004.</li> </ul>							

				Impler	menta	ation S	tages*	Relevant	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
	<ul> <li>Training of site personnel in proper waste management and chemical waste handling procedures;</li> <li>Separation of chemical wastes for special handling and appropriate treatment at a licensed facility;</li> <li>Routine cleaning and maintenance programme for drainage systems, sumps and oil interceptors;</li> <li>Provision of sufficient waste disposal points and regular collection for disposal;</li> <li>Adoption of appropriate measures to minimize windblown litter and dust during transportation of waste, such as covering trucks or transporting wastes in enclosed containers; and</li> <li>Implementation of a recording system for the amount of wastes generated, and disposed of (including recycled the disposal sites).</li> </ul>								
6b.5.2.2	<ul> <li>Waste Reduction Measures</li> <li>Good management and control can prevent the generation of significant amounts of waste. It is recommended that the following good operational practices should be adopted to ensure waste reduction:</li> <li>Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> </ul>	IWMF Site/ During Operation Period	IWMF Operator			V			Implemented

				Imple	ementa	ation S	stages*	Relevant	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
6b.5.2.3	<ul> <li>Encourage collection of aluminum cans, plastic bottles and packaging material (e.g. carton boxes) and office paper by individual collectors. Separate labelled bins should be provided to help segregate this waste from other general refuse generated by the work force; and</li> <li>Any unused chemicals or those with remaining functional capacity should be reused as far as practicable.</li> <li>Storage, Handling, Treatment, Collection</li> </ul>	IWMF Site/	IWMF Operator					Incineration	N/A
60.5.2.3	Storage, Handling, Treatment, Collection and Disposal of Incineration By-Products The following measures are recommended for the storage, handling and collection of the incineration by- products:	During Operation Period	IWMF Operator			v		Residue Pollution Control Limits	
	<ul> <li>Ash should be stored in storage silos;</li> <li>Ash should be handled and conveyed in closed systems fully segregated from the ambient environment;</li> </ul>								
	<ul> <li>Ash should be wetted with water to control fugitive dust, where necessary;</li> </ul>								
	<ul> <li>All fly ash and APC residues should be treated, e.g. by cement solidification or chemical stabilization, for compliance with the proposed Incineration Residue Pollution Control Limits and leachability criteria prior to disposal;</li> </ul>								

				Impl	ementa	ation S	tages*	Relevant	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
	<ul> <li>The ash should be transported in covered trucks or containers to the designated landfill site.</li> <li>The Contractor should provide EPD with chemical analysis results of the</li> </ul>								
	bottom ash, and treated fly ash and APC residues to confirm that the ash/residue can comply with the proposed Incineration Residue Pollution Control Limits before disposal.								
6b.6.3.1	<ul> <li>Fuel Oil Tank Construction and Test</li> <li>The fuel tank to be installed should be of specified durability.</li> <li>Double skin tanks are preferred.</li> <li>Underground fuel storage tank should be placed within a concrete pit.</li> <li>The concrete pit shall be accessible to allow regular tank integrity tests to be carried out at regular intervals.</li> <li>Tank integrity tests should be conducted by an independent qualified surveyor or structural engineer.</li> </ul>	Fuel Oil Storage Tank/ During Design, Construction and Operation Periods	IWMF Contractor	✓	✓	✓			N/A
	<ul> <li>Any potential problems identified in the test should be rectified as soon as possible.</li> </ul>								

				Imple	ementa	ation S	tages*	Relevant	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
6b.6.3.1	<ul> <li>Fuel Oil Pipeline Construction and Test</li> <li>Installation of aboveground fuel oil pipelines is preferable; if underground pipelines are unavoidable, concrete lined trenches should be constructed to contain the pipelines.</li> <li>Double skin pipelines are preferred.</li> </ul>	Fuel Oil Pipelines/ During Design, Construction and Operation Periods	IWMF Contractor	~	~	~			N/A
	<ul> <li>Distance between the fuel oil refuelling points and the fuel oil storage tank shall be minimized.</li> </ul>								
	<ul> <li>Integrity tests for the pipelines should be conducted by an independent qualified surveyor or structural engineer at regular intervals.</li> <li>Any potential problems identified in the test should be rectified as soon as possible.</li> </ul>								
6b.6.3.1	<ul> <li>Fuel Oil Leakage Detection</li> <li>Installation of leak detection device at storage tank and pipelines.</li> <li>Installation and use of pressure gauges (e.g. at the two ends of a filling line) in fuel filling, which allows unexpected pressure drop or difference and sign of leakage to be detected.</li> </ul>	Fuel Oil Storage Tank and Pipelines/ During Design, Construction and Operation Periods	IWMF Contractor	×	✓				N/A
6b.6.3.1	Fuel Oil Storage Tank Refuelling	Fuel Oil Refuelling Point/	IWMF Operator			✓			N/A

	Environmentel Dretection			Impl	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	• Storage tank refuelling (from road tanker) should only be conducted by authorized staff of the oil company using the company's standard procedures.	During Operation Period							
6b.6.3.1	Fuel Oil Spillage Response An Oil Spill Response Plan should be prepared by the operator to document the appropriate response procedures for oil spillage incidents in detail. General procedures to be taken in case of fuel oil spillage are presented below.	IWMF Site/ During Operation Period	IWMF Operator			✓			N/A
	Training								
	<ul> <li>Training on oil spill response actions should be given to relevant staff. The training shall cover the followings:</li> </ul>								
	<ul> <li>Tools &amp; resources to combat oil spillage and fire, e.g. locations of oil spill handling equipment and fire fighting equipment;</li> <li>General methods to deal with oil spillage and fire incidents;</li> <li>Procedures for emergency drills in the event of oil spills and fire; and</li> <li>Regular drills shall be carried out.</li> </ul>								
	Communication								
	-Establish communication channel with the Fire Services Department (FSD) and EPD to report any oil spillage incident								

	Environmental Dratastian			Imple	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	so that necessary assistance from relevant department can be quickly sought.								
	Response Procedures								
	-Any fuel oil spillage within the IWMF site should be immediately reported to the Plant Manager with necessary details including location, source, possible cause and extent of the spillage.								
	<ul> <li>Plant Manager should immediately attend to the spillage and initiate any appropriate action to confine and clean up the spillage. The response procedures shall include the following:</li> <li>&gt;Identify and isolate the source of spillage as soon as possible.</li> <li>&gt;Contain the oil spillage and avoid infiltration into soil/ groundwater and discharge to storm water channels.</li> <li>&gt;Remove the oil spillage.</li> </ul>								
	≻Clean up the contaminated area.								
	<ul> <li>If the oil spillage occurs during storage tank refuelling, the refueling operation should immediately be stopped.</li> <li>Recovered contaminated fuel oil and the associated material to remove the spilled oil should be considered as chemical waste.</li> </ul>								

	Environmental Protection			Impl	ementa	ation S	Stages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	Ο	Dec	Legislation and Guidelines	
	procedures for chemical wastes are discussed in the following paragraphs.								
6b.6.3.2	<ul> <li><u>Chemicals and Chemical Wastes Handling &amp; Storage</u></li> <li>Chemicals and chemical wastes should only be stored in suitable containers in purpose-built areas.</li> <li>The storage of chemical wastes should comply with the requirements of the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.</li> <li>The storage areas for chemicals and chemical wastes shall have an impermeable floor or surface. The impermeable floor/ surface shall possess the following properties: <ul> <li>Not liable to chemically react with the materials and their containers to be stored.</li> <li>Able to withstand normal loading and physical damage caused by container handling</li> <li>The integrity and condition of the impermeable floor or surface should be inspected at regular intervals to ensure that it is satisfactorily maintained</li> </ul> </li> </ul>	Chemicals and Chemical Wastes Storage Area / During Operation Period	IWMF Operator						N/A

				Implei	menta	ation S [.]	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	storage area should be bunded to contain at least 110% of the storage capacity of the largest containers or 20% of the total quantity of the chemicals/chemical wastes stored, whichever is the greater.								
	Storage containers shall be checked at regular intervals for their structural integrity and to ensure that the caps or fill points are tightly closed.								
	Chemical handling shall be conducted by trained workers under supervision.								
6b.6.3.2	<u>Chemicals and Chemical Wastes Spillage</u> <u>Response</u> A Chemicals and/ or Chemical Wastes Spillage Response Plan shall be prepared by the operator to document in detail the appropriate response procedures for chemicals or chemical wastes spillage incidents. General procedures to be undertaken in case of chemicals/ chemical waste spillages are presented below. • Training	IWMF Site/ During Operation Period	IWMF Operator			~			N/A
	<ul> <li>Training on spill response actions should be given to relevant staff. The training shall cover the followings:</li> </ul>								

	Environmental Brotestian			Imple	ementa	ation St	ages*	Relevant	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
	Tools & resources to handle spillage, e.g. locations of spill handling equipment;								
	General methods to deal with spillage; and								
	<ul> <li>Procedures for emergency drills in the event of spills.</li> </ul>								
	Communication								
	<ul> <li>Establish communication channel with FSD and EPD to report the spillage incident so that necessary assistance from relevant department can be quickly sought.</li> </ul>								
	Response Procedures								
	<ul> <li>Any spillage within the IWMF site should be reported to the Plant Manager.</li> </ul>								
	<ul> <li>Plant Manager shall attend to the spillage and initiate any appropriate actions needed to confine and clean up the spillage. The response procedures shall include the followings:</li> </ul>								
	Identify and isolate the source of spillage as soon as possible;								
	Contain the spillage and avoid infiltration into soil/								

				Imple	ementa	ation St	ages*	Relevant	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
	groundwater and discharge to storm water channels (in case the spillage occurs at locations out of the designated storage areas);								
	Remove the spillage; the removal method/ procedures documented in the Material Safety Data Sheet (MSDS) of the chemicals spilled should be observed;								
	Clean up the contaminated area (in case the spillage occurs at locations out of the designated storage areas); and								
	The waste arising from the cleanup operation should be considered as chemical wastes.								
6b.6.3.3	Preventive Measures for Incineration By- products Handling         The recommended measures listed below can minimize the potential contamination to the surrounding environment due to the incineration by-products:         • Ash should be stored in storage silos;         • Ash should be handled and conveyed in closed systems fully segregated	Storage, Handling & Collection of Incineration Ash at IWMF/ During Operation Period	IWMF Operator			×			N/A

				Imple	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	<ul> <li>from the ambient environment;</li> <li>Ash should be wetted with water to control fugitive dust, where necessary;</li> <li>All fly ash and APC residues should be treated, e.g. by cement solidification or chemical stabilization, for compliance with the proposed Incineration Residue Pollution Control Limits and leachability criteria prior to disposal;</li> <li>The ash should be transported in covered trucks or containers to the</li> </ul>		Agent						
6b.6.3.4 -6b.6.3.6	designated landfill site.Incident RecordAfter any spillage, an incident report should be prepared by the Plant Manager. The incident report should contain details of the incident including the cause of the incident, the material spilled and estimated spillage amount, and also the response actions undertaken. The incident record should be kept carefully and able to be retrieved when necessary.The incident report should provide sufficient details for the evaluation of any environmental impacts due to the spillage and assessment of the effectiveness of measures taken.	IWMF Site/ During Operation Period	IWMF Operator			<b>v</b>		Guidance Manual for Use of Risk-based Remediation Goals for Contaminated Land Management and the Guidance Note for Contaminated Land and Remediation.	N/A

Keppel Seghers – Zhen Hua Joint Venture

	Environmental Protection		Implementation Agent	Impl	ement	ation S	stages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing		Des	С	0	Dec	Legislation and Guidelines	
	In case any spillage or accidents results in significant land contamination, EPD should be informed immediately and the IWMF operator should be responsible for the cleanup of the affected area. The responses procedures described in <b>Section 6b.6.3.1</b> and <b>Section 6b.6.3.2</b> of EIA report should be followed accordingly together with the land contamination assessment and remediation guidelines stipulated in the <i>Guidance Manual for Use</i> of Risk-based Remediation Goals for Contaminated Land Management and the <i>Guidance Note for Contaminated Land and</i> Remediation.								

* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

	Environmental Protection			Imple	ementa	ation S	tages*	Relevant	
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
7b.8.2.1	<ul> <li>Measures to avoid direct loss of intertidal habitat</li> <li>The site boundary has been proposed to avoid direct contact with the intertidal natural rocky shore of Shek Kwu Chau. It avoids direct loss of intertidal communities and the existing natural rocky shore habitat, where Reef Egret and White-bellied Sea Eagle have been recorded within and in the vicinity of this habitat.</li> </ul>	IWMF site	Design team	~				EIAO-TM	N/A
7b.8.2.2	<ul> <li>Measures to minimise loss of coastal subtidal habitat</li> <li>Extensive coral colonies were recorded at the coastal hard bottom habitat at Shek Kwu Chau. To avoid and minimise the extensive direct impact on the coral colonies, the proposed reclamation area has been moved further offshore to minimise loss of subtial habitat near shore.</li> </ul>	IWMF site	Design team	×				EIAO-TM	N/A
7b.8.2.3	<ul> <li>Zero Discharge Scheme</li> <li>The design scheme of the Project has avoided discharge of wastewater into the marine environment. A zero discharge scheme would be adopted during the operation of the Project. An on-site wastewater treatment plant would be</li> </ul>	IWMF site	Design team, IWMF operator	×		×		WPCO	N/A

#### Table B.5 Implementation Schedule for Ecological Quality Measures for the IWMF at the artificial island near SKC

Integrated Waste Management Facilities, Phase 1

	Environmental Protection				Implementation Stages*				Relevant	
EIA Ref	Measures / Mitigation Measures	Location / Timing	-	Implementation Des Agent		С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
	provided to treat the wastewater generated from the IWMF (mainly human sewage). The treated effluent would be re-used in the incineration plant and mechanical treatment plant, or for onsite washdown and landscape.									
7b.8.2.4	<ul> <li>Measures to avoid loss of plant species of conservation importance</li> <li>Landing portal construction works would not cause direct lost to the recorded individual of protected plant species,</li> <li>Aquilaria sinensis, at the coastal shrubland habitat at Cheung Sha. As a precautionary measure, the plant should be tagged with eye- catching tape and fenced off prior to works, in order to avoid any damage by workers.</li> </ul>	Cheung Sha landing portal	Design Contractor	team,	✓	~		✓	EIAO-TM	N/A
7b.8.3.1 - 7b.8.3.1 5	<ul> <li>Measures to minimise water quality impact</li> <li>Measures for water quality as recommended in Section 5b of the EIA Report should be implemented.</li> </ul>	Work site	Design contractor, operator	team, IWMF	✓	~	~	~	EIAO-TM; ProPECC PN 1/94; WPCO	Implemented
7b.8.3.1 6 - 7b.8.3.3 0	Measures to minimise disturbance on Finless Porpoise Minimisation of Habitat Loss for Finless Porpoise	IWMF site, work site, marine traffic route	Design contractor, operator	team, IWMF	✓	~	✓	•	EIAO-TM, Supporting Document for Application for Variation of the Environmental	Implemented for avoidance o construction works that may produce underwater acoustic disturbance, Vessel Travel Route implementation, training of staff; N/A for others

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Imple	ement	ation S	stages*	Relevant	
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	ο	Dec	Legislation and Guidelines	Implementation Status and Remarks
	<ul> <li>Substantial revision has been made on the layout plan and form of the breakwater, in order to minimise the potential loss of important habitat for Finless Porpoise. The revision has greatly reduced the size of the embayment area, as well as the Project footprint. As a result, the size of habitat loss for Finless Porpoise has reduced from the original ~50 ha, down to ~31 ha.</li> <li>Avoidance of peak season for finless porpoise occurrence</li> <li>To minimise potential acoustic disturbance from construction activities on Finless Porpoise, construction works that may produce underwater acoustic disturbance should be scheduled outside the months with peak Finless Porpoise occurrence (December to May), including:         <ul> <li>sheet piling works for construction of cofferdam surrounding the reclamation area</li> </ul> </li> </ul>		Agent						
	<ul> <li>(Phase 1);</li> <li>sheet piling works for construction of the shorter section of breakwater (Phase 1);</li> </ul>								

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Imple	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	<ul> <li>sheet piling works for construction of the remaining section of breakwater (Phase 3) and</li> <li>bored piling works for berth area (Phase 3)</li> </ul>								
	Such works should be restricted within June to November. This approach would not only avoid the peak season for Finless Porpoise occurrence, the magnitude of impacts arise from acoustic disturbance would also be minimised.								
	• Since the DCM ground treatment and the installation of precast seawalls and breakwaters should generate no underwater acoustic disturbance to Finless Porpoise, no specific mitigation measures are required.								
	Opt for quieter construction methods and plants								
	<ul> <li>Considering the sensitivity of marine mammals to underwater acoustic disturbance, instead of the previously proposed conventional breakwater and reclamation peripheral structure,</li> </ul>								
	which requires noisy piling works, the current circular cells structure for								

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Imple	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	<ul> <li>breakwater and reclamation peripheral structure is proposed. A quieter sheet piling method using vibratory hammer or hydraulic impact hammer, should be adopted for the installation of circular cells for cellular cofferdam and northern breakwater during Phase 1, and southern breakwater Phase 3;</li> <li>Non-percussive bore piling method would be adopted for the installation of tubular piles for the berth construction</li> </ul>								
	during Phase 3. <i>Monitored exclusion zones</i> • During the installation/re-								
	installation/relocation process of floating type silt curtains, in order to avoid the accidental entrance and entrapment of marine mammals within								
	the silt curtains, a monitored exclusion zone of 250 m radius from silt curtain should be implemented. The exclusion zone should be closely								
	monitored by an experienced marine mammal observer at least 30 minutes before the start of installation/re-								
	installation/relocation process. If a marine mammal is noted within the exclusion zone, all marine works should stop immediately and remain								

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Imple	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	exclusion zone is free from marine mammals.								
	• The experienced marine mammal observer should be well trained to detect marine mammals. Binoculars should be used to search the exclusion zone from an elevated platform with unobstructed visibility. The observer should also be independent from the project proponent and has the power to call-off construction activities.								
	<ul> <li>In addition, as marine mammals cannot be effectively monitored within the proposed monitored exclusion zone at night, or during adverse weather conditions (i.e. Beaufort 5 or above, visibility of 300 meters or below), marine works should be avoided under weather conditions with low visibility.</li> </ul>								
	Marine mammal watching plan								
	<ul> <li>Upon the completion of the installation/re- installation/relocation of floating type silt curtain, all marine works would be conducted within a fully enclosed environment within the silt curtain, hence exclusion zone monitoring would no longer</li> </ul>								

Integrated Waste Management Facilities, Phase 1

	Environmental Protection	Leastion /		Imple	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	be required. Subsequently, a marine mammal watching plan should be implemented.								
	The plan should include regular inspection of silt curtains, and visual inspection of the waters surrounded by the curtains. Special attention should be paid to Phase 2 (reclamation) where the floating type still curtain would be opened occasionally for vessel access, leaving a temporary 50 m opening. An action plan should be devised to cope with any unpredicted incidents such as the case when marine mammals are found within the waters surrounded by the silt curtains.								
	Small openings at silt curtains								
	• The openings for vessel access at the silt curtains should be as small as possible to minimise the risk of accidental entrance.								
	Adoption of regular travel route								
	<ul> <li>During construction and operation, captains of all vessels should adopt regular travel route, in order to minimize the chance of vessel collision with</li> </ul>								

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Imple	ement	tation S	stages*	Relevant	Implementation Status and Remarks
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	ο	Dec	Legislation and Guidelines	
	marine mammals, which may otherwise result in damage to health or mortality. The regular travel route should avoid areas with high sighting density of Finless Porpoise as much as possible.								
	Vessel speed limit								
	• The frequent vessel traffic in the vicinity of works area may increase the chance of mammal mammals being killed or seriously injured by vessel collision. A speed limit of ten knots should be strictly enforced within areas with high density of Finless Porpoise.								
	<ul> <li>Passive acoustic monitoring and land- based theodolite monitoring surveys should be adopted to verify the predicted impacts and effectiveness of the proposed mitigation measures.</li> </ul>								
	Training of Staff								
	• Staff, including captains of vessels, should be aware of the guidelines for safe vessel operations in the presence of cetaceans during construction and operation phases. Adequate trainings should be provided								

Integrated Waste Management Facilities, Phase 1

	Environmental Protection				Impl	ementa	ation S	Stages*	Relevant	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Impleme Age		Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
7b.8.3.3 1 - 7b.8.3.3 4	Measures to minimise impact on corals Coral translocation	IWMF site	Design contractor, operator	team, IWMF	~	~	~	~	EIAO-TM	Implemented, tagged coral found missing after hitting by typhoons
	<ul> <li>Coral communities within and in proximity to the proposed dredging sites would be disturbed by the Project due to the dredging operations. In order to minimise direct loss of coral communities, translocation of corals that are attached to movable rocks with diameter less than 50 cm are recommended. In order to avoid disturbance to corals during the spawning period, the spawning season of corals (June to August) should be avoided; and that translocation should be carried out during the winter season (November- March).</li> </ul>									Re-tagging of 10 coral colonies at indirect impact site and control site were conducted in November and December 2018 respectively.
	• The REA survey results suggest that the 198 directly affected coral colonies were attached to movable rocks (less than 50 cm in diameter). It is technically feasible to translocate them to avoid direct loss.									
	<ul> <li>Prior to coral translocation, a more detailed baseline survey, including         <ul> <li>a coral</li> <li>mapping survey, is</li> <li>recommended to further confirm the</li> </ul> </li> </ul>									

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Imple	menta	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	exact number and location of coral colonies within the potentially affected area. A more detailed coral translocation plan, including selection of suitable recipient site, plan for coral translocation, and event / action plan for coral monitoring should be submitted upon approval of this Project, prior to commencement of construction works. Advice from relevant governmental departments (i.e. AFCD) and professionals would be sought after, in order to identify a desirable location for the relocation of coral communities. Post-translocation monitoring on the translocated corals should also be considered.								
	Coral monitoring programme								
	• A coral monitoring programme is recommended to assess any adverse and unacceptable impacts to the coral communities at the coasts of Shek Kwu Chau during construction of the Project.								
	Phasing of Works								
	<ul> <li>To minimize environmental impacts, the proposed phasing of construction works has been carefully designed to</li> </ul>								

Integrated Waste Management Facilities, Phase 1

	Environmental Protection	Leasting (		Impl	ementa	ation S	tages*	Relevant	
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	ο	Dec	Legislation and Guidelines	Implementation Status and Remarks
	reduce the amount of concurrent works, hence minimize SS elevation and the associated impacts on corals.								
7b.8.3.3 5 - 7b.8.3.4 1	<ul> <li><u>Specific measures to minimize</u> <u>disturbance on breeding White-bellied</u> <u>Sea Eagle</u></li> <li>Avoidance of noisy works during the breeding season of White-bellied Sea Eagle</li> <li>To minimize potential noise disturbance from construction activities on WBSE, noisy construction works should be scheduled outside their breeding season (December to May) to minimise potential degradation in breeding ground quality and breeding activities, including:</li> <li>sheet piling works for construction of cofferdam surrounding the reclamation area (Phase 1);</li> <li>sheet piling works for construction of the shorter section of breakwater (Phase 1);</li> <li>sheet piling works for construction of the remaining section of breakwater (Phase 3); and</li> <li>bored piling works for berth area (Phase 3).</li> </ul>		Design Team, Contractor, IWMF operator					EIAO-TM	Implemented

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Imple	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	Opt for quieter construction methods and plants								
	<ul> <li>To minimise potential construction noise disturbance on WBSE, quieter construction methods and plants should be adopted. The recommended noise mitigation measures in the Noise chapter (Section 4b.8 of the EIA Report) should be implemented to minimise potential noise disturbance to acceptable levels.</li> </ul>								
	Restriction on vessel access near the nest of White-bellied Sea Eagle								
	• During construction and operation, in order to minimize disturbance on the existing WBSE nest, a pre-defined practical route to restrict vessel access near the nest should be adopted to keep vessels and boats as far away from the nest as possible.								
	White-bellied Sea Eagle monitoring programme								
	<ul> <li>A WBSE monitoring programme is recommended to assess any adverse and unacceptable impacts to the breeding activities of WBSE during construction and operation of the</li> </ul>								

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Imple	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	ο	Dec	Legislation and Guidelines	
	<ul> <li>Project. Monitoring surveys for WBSE would include pre-construction phase (twice per month for duration of three months during their breeding season -between December and May, immediately before the commencement of works), construction phase, and operation phase (two years after the completion of construction works).</li> <li>Surveys should be conducted twice per month during their breeding season (from December to May); and once per month outside breeding season (June to November). More details on monitoring for WBSE are presented in the EM&amp;A Manual.</li> </ul>								
	<ul> <li>Education of staff</li> <li>Staff, including captains of all vessels during construction and operation</li> </ul>								
	phases, should be aware of the ecological importance of WBSE. Awareness should be raised among staff to minimise any intentional or unintentional disturbance to the nest.								
	Minimisation of Glare Disturbance								

Integrated Waste Management Facilities, Phase 1

	Environmental Protection	Environmental Protection Location / Implementation		stages*	Relevant				
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	) De	s C	Ο	Dec	Legislation and Guidelines	Implementation Status and Remarks
	<ul> <li>To minimise glare disturbance on WBSE, which may cause disorientation of birds by interfering with their magnetic compass, and disruption in behavioural patterns such as reproduction, fat storage and foraging pattern, any un-necessary outdoor lighting should be avoided, and in-ward and down-ward pointing of lights should be adopted.</li> </ul>								
-	<ul> <li><u>Construction of Seawall/Breakwaters</u></li> <li>To widen the open channel between the Artificial Island and Shek Kwu Chau.</li> <li>To design the precast concrete seawall with environmental friendly features.</li> </ul>	IWMF site	Design team, contractor, IWN operator		V			Supporting Document for Application for Variation of Environmental Permit (EP- 429/2012)	N/A
7b.8.3.42	<ul> <li>Opt for Quieter Construction Methods and Plants</li> <li>Quieter construction methods and plants should be used to minimise disturbance to the nearby terrestrial habitat and the associated wildlife.</li> </ul>	Work site	Design team contractor, IWN operator		V	~	V	EIAO-TM	Implemented
7b.8.3.43	<ul> <li>Measures to minimize impacts from artificial lighting</li> <li>Unnecessary lighting should be avoided, and shielding of lights should be provided to minimize disturbance from light pollution on fauna groups.</li> </ul>	IWMF site	Design tean contractor, IWN operator		V	•		EIAO-TM	Implemented

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Impl	ementa	ation S	tages*	Relevant		
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks	
7b.8.3.4 4 - 7b.8.3.4 5	<ul> <li>Measures to minimize accidental spillage</li> <li>Regular maintenance of vessels, vehicles and equipment that may cause leakage and spillage should only be undertaken within predesignated areas, which are appropriately equipped to control the associated discharges.</li> <li>Oils, fuels and chemicals should be contained in suitable containers, and only be used and stored in designated areas which have pollution prevention facilities. All fuel tanks and storage areas should be sited on sealed areas in order to prevent spillage of fuels and solvents to the nearby watercourses. All waste oils and fuels should be collected in designated tanks prior to disposal.</li> </ul>	Work site	Contractor, IWMF operator		✓			EIAO-TM	Deficiency of Mitigation Measures but rectified by the Contractor.	
7b.8.3.46	<ul> <li>Measures to minimise sewage effluent</li> <li>Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce.</li> </ul>	Work site	Contractor		~			EIAO-TM	N/A	
7b.8.3.47		Work site	Contractor		~		~	EIAO-TM	N/A	

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Imple	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	Potential ecological impacts resulted								
	from potential degradation of water								
	quality due to unmitigated surface								
	runoff could be minimised via the								
	detailed mitigation measures in <b>Section</b>								
	<b>5b.8</b> of the EIA Report. The following								
	presents some of the mitigation								
	measures:								
	<ul> <li>On-site drainage system with implemented</li> </ul>								
	sedimentation control facilities.								
	- Channels, earth bunds or sand bag								
	barriers should be provided on site								
	to direct storm water to silt removal								
	facilities.								
	- Provision of embankment at								
	boundaries of								
	earthworks for flood protection.								
	<ul> <li>Water pumped out from</li> </ul>								
	foundation piles must be								
	discharged into silt removal								
	facilities.								
	- During rainstorms, exposed slope/soil surfaces should be								
	covered by tarpaulin or other								
	means, as far as practicable.								
	- Exposed soil surface should be								
	minimized to reduce siltation and								
	runoff.								
	- Earthwork final surfaces should be								
	well compacted. Subsequent								
	permanent surface protection								
	should be immediately performed.								

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Impl	ementa	tion S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	- Open stockpiles of construction materials, and construction wastes on- site should be covered with tarpaulin or similar fabric during rainstorms.								
7b.8.3.48	<ul> <li>Measures to minimise impacts from general construction activities</li> <li>To avoid the entering of construction solid waste into the nearby habitats, construction solid waste should be collected, handled and disposed of properly to avoid entering to the nearby habitats. It is recommended to clean the construction sites on a regular basis.</li> </ul>	Work site	Contractor		V			EIAO-TM	Implemented
7b.8.3.49	Pest Control         Good waste management practices should be adopted at the IWMF in order to minimise the risk of introduction of pest to the island:         -       Transportation of wastes in enclosed containers         -       Waste storage area should be well maintained and cleaned         -       Waste should only be disposed of at designated areas         -       Timely removal of the newly arrived waste         -       Removal of items that are capable of retaining water		IWMF operator			V			N/A

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Impl	ementa	ation Sta	ages*	Relevant	Implementation Status and Remarks
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	ο	Dec	Legislation and Guidelines	
	<ul> <li>Rapid clean up of any waste spillages</li> <li>Maintenance of a tidy and clean site environment</li> <li>Regular application of pest control</li> <li>Education of staff the importance of site cleanliness</li> </ul>								
7b.8.3.50	Control of Marine Habitat Quality during Operation Phase	IWMF site	IWMF operator			~		EIAO-TM; WPCO	N/A
	<ul> <li>Depending on the seabed condition of the approach channel for marine vessels during operation phase of the IWMF, maintenance dredging may be required to ensure safe access. In order to avoid degradation in water quality due to elevation in SS and dispersion of sediment plume due to dredging works, it is recommended that any future maintenance dredging works should not be carried out within 100 m from the shore, similar to that of the dredging for anti-scouring protection layer during construction phase. All maintenance dredging works should be carried out with the implementation of silt curtain to control the dispersion of SS. The production rate should comply with the permit dredging rate and number of grab per hour.</li> </ul>								

Integrated Waste Management Facilities, Phase 1

	Environmental Protection	Leastion (		Imple	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
7b.8.4. 1 – 7b.8.4. 3	<ul> <li>Measures</li> <li><u>Compensation of loss of important habitat of Finless Porpoise</u></li> <li><i>Designation of Marine Park</i></li> <li>The Project Proponent has made a firm commitment to seek to designate a marine park of approximately 700 ha in the waters between Soko Islands and Shek Kwu Chau, in accordance with the statutory process stipulated in the Marine Parks Ordinance, as a compensation measure for the habitat loss arising from the construction of the IWMF at the artificial island near SKC.</li> <li>The Project Proponent shall seek to complete the designation by 2018 to tie in with the operation of the IWMF at the artificial island near SKC.</li> <li>A further study should be carried out to review relevant previous studies and collate available information on the ecological characters of the proposed area for marine park designation; and review available survey data for Finless Porpoise, water quality, fisheries, marine traffic and planned development projects in the vicinity.</li> </ul>	between Shek Kwu Chau and Soko Islands	Project Proponent					Guidelines EIAO-TM	N/A

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Impl	ementa	ation Stage	s* Relevant		
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	O De	c Legislation and Guidelines	Implementation Status and Remarks	
	marine park designation should be established, and the extent and location of the proposed marine park be determined. The adequacy of enhancement measures should also be reviewed.								
	<ul> <li>In addition, a management plan for the proposed marine park should be proposed, covering information on the responsible departments for operation and management (O&amp;M) of the marine park, as well as the O&amp;M duties of each of the departments involved. Consultation with relevant government departments and stakeholders should be conducted under the study. The study should be submitted to Director of Environmental Protection (DEP) for approval before the commencement of construction works.</li> </ul>								
	• The Project Proponent should provide assistance to AFCD during the process of the marine park designation.								
7b.8.5. 1 – 7b.8.5. 4	Additional Enhancement or <u>Precautionary Measures</u> <i>Deployment of Artificial Reefs</i> • Deployment of artificial reefs (ARs) is	Within the proposed marine park under this study		<b>√</b>		×	EIAO-TM	N/A	
	an enhancement measure for the								

Integrated Waste Management Facilities, Phase 1

Keppel Seghers – Zhen Hua Joint Venture

	Environmental Protection			Imple	ementa	ation S	tages*	Relevant		
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks	
	<ul> <li>marine habitats. ARs are proposed to be deployed within the proposed marine park under this Project. The exact location, dimension and type of ARs to be deployed are to be further investigated along with the further study of the proposed marine park under this Project. The proposed ARs would be deployed at the same time as the complete designation of marine park.</li> <li><i>Release of Fish Fry at Artificial Reefs and Marine Park</i></li> <li>Release of fish fry at the proposed marine park under this study, should enhance the fish resources in the nearby waters, and subsequently food sources for Finless Porpoise. The proposed ARs</li> </ul>							Guidelines		
	with various micro-habitats would have the potential to provide shelter and nursery ground for the released fish fry.									
	The frequency and quantity of fry to be released should be agreed by AFCD.									

* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

					Imple	ementa	ation S	Stages*	* Relevant	Implementation	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent		Des	s C O		Dec	Legislation and Guidelines	Status and Remarks	
8b.8.1.2	<ul> <li>Measure to minimize loss of and disturbance on fisheries resources</li> <li>Alteration to the phasing of works, construction method, and layout plan of the IWMF at the artificial island near SKC has been made. The total fishing ground to be permanently lost due to the project has been significantly reduced from ~50 ha to ~31 ha. By adopting the current circular cells instead of the conventional seawall</li> </ul>	IWMF site	Design contractor	team,	V	V		×	EIAO-TM	N/A	
	construction method, SS elevation would be greatly reduced, minimizing adverse impact on the health of fisheries resources.										
8b.8.1.3	Measure to minimize impingement and entrainment	IWMF site	Design contractor, operator	team, IWMF	<b>√</b>	~	~		EIAO-TM	N/A	
	• Provision of a screen at the water intake point for desalination plant would be essential to minimize the risk of impingement and entrainment of fisheries resources (including fish, larvae and egg) through the intake point.										

#### Table B.6 Implementation Schedule for Fisheries Measures for the IWMF at the artificial island near SKC

						Imple	ement	ation S	Stages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Implementation Timing Agent		Des	С	0	Dec	Legislation and Guidelines	Status and Remarks		
8b.8.1.4- 8b.8.1.6	<ul> <li>Measures to control water quality</li> <li>No wastewater effluent, anti-fouling agent, heavy metals and other contaminants would be released during operation phase of the Project.</li> </ul>	site, IWMF	Design contractor, operator	team, IWMF	~	•	✓	×	EIAO-TM	Implemented	
	Mitigation measures recommended in the water quality impact assessment during construction and operation would serve to protect fisheries resources from indirect impacts resulted from the Project										
8b.8.1.7  8b.8.1.8	<ul> <li><u>Additional Enhancement / Precautionary</u> <u>Measures</u></li> <li>Artificial Reefs (ARs) are proposed to be deployed within the proposed marine park under this Project as an enhancement measure for the marine habitats. This enhancement feature would bring positive impacts to the previously identified important spawning and nursery ground for fisheries resources.</li> <li><i>Release of Fish Fry at Artificial Reefs</i></li> <li>Release of fish fry has been proposed under this Project. The proposed deployment of ARs within the proposed marine park would provide shelter and nursery ground for the released fish fry. The frequency and quantity of fry to be released should be agreed by AFCD.</li> </ul>	betwee Islands Shek Chau	ed park waters en Soko	Project Pro	ponent	<ul> <li></li> </ul>		✓		EIAO-TM	N/A

* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

Table B.7	Implementation Schedule for Landscape and Visual Measures for the IWMF at the artificial island near SKC											
				Imple	ementa	ation S	Stages*	Relevant	Implementation			
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks			
S10b.10 MLVC- 01	Grass-hydroseeded bare soil surface and stock pile area	Work site / During construction phase	Contractor		•				N/A			
S10b.10 MLVC-02	<ul> <li>Landscape Design</li> <li>1) Early planting using fast grow trees and tall shrubs at strategic locations within site as buffer to block view corridors to the site from the VSRs, and to locally screen haul roads, excavation works and site preparation works.</li> </ul>	phases	Contractor	✓ ✓	•				N/A			
	2) Use of tree species of dense tree crown to serve as visual barrier.											
	<ol> <li>Hard and soft landscape treatment (e.g. trees and shrubs) of open areas within development to provide a background for the outdoor containers from open view, shade and shelter, and a green appearance from surrounding viewpoints.</li> </ol>											
	4) Planting strip along the periphery of the project site.											
	5) Selected tree species suitable for the coastal condition.											

#### Table B.7 Implementation Schedule for Landscape and Visual Measures for the IWMF at the artificial island near SKC

				Implemer	tation S	Stages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des C	0	Dec	Legislation and Guidelines	Status and Remarks
S10b.10 MLVC-03	<ul> <li><u>Adoption of Natural Features of the Existing</u></li> <li><u>Shoreline</u></li> <li>1) Use of boulders in different sizes and with the similar textures of the existing rocky shores for the construction of breakwater and artificial shoreline in order to blend into the existing natural shoreline.</li> </ul>	Work site / During construction phase	Contractor					N/A
	2) Use of cellular cofferdam together with the natural boulders to form a curvature shoreline for the reclamation area to echo with the natural shoreline of SKC.							
S10b.10 MLVC-04	<ul> <li><u>Greening Design (Rooftop &amp; Vertical Greening)</u></li> <li>1) Implementation of rooftop and vertical greening (vertical building envelope) along the periphery of each building block to increase the amenity value of the work, moderate temperature extremes and enhance building energy performance. The greening appearance of the building shall enhance its visual harmony with the natural surroundings as well as reduce the apparent visual mass of the structure.</li> </ul>	Work site / During design & construction phases	Contractor					N/A
	<ol> <li>Sufficient space between concrete enclosure and stack to minimize heat transfer.</li> </ol>							
	3) Introduction of landscape decks at the stack to further enhance the overall natural and green concept unique for this site.							

				Imple	ementa	ation S	tages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
S10b.10 MVC-01	Visual Mitigation and Aesthetic Design	Structures in IWMF /	Contractor	~	✓				N/A
MVC-01	<ol> <li>Use of natural materials with recessive color to minimize the bulkiness of the building.</li> </ol>	During design & constructio							
	<ol> <li>Adoption of innovative aesthetic design to the chimney to minimize or visually mitigate the massing of the chimney so as to reduce its visual impact to the surroundings.</li> </ol>	n phases							
	<ol> <li>Color of the chimney in a gradual changing manner to match with the color of the sky.</li> </ol>								
	<ol> <li>Provision of observation deck for public enjoyment at the top of the chimney to diminish the feeling of chimney.</li> </ol>								
	<ul> <li>5) Provision of sky gardens between the two stacks to allow additional greening for enhancing the aesthetic quality.</li> <li>Maintenance access (elevator and staircase) from the ground floor to the sky gardens will be provided to allow maintenance of the sky gardens.</li> </ul>								
	<ol> <li>Integration of the visitor's walkway with different material façade design of incinerator plant to enhance the aesthetic quality.</li> </ol>								
S10b.10 MVC-02	Control of the security floodlight for construction areas at night to avoid excessive glare to the surrounding receiver.	Work site / During construction phase	Contractor		✓				Implemented

				Implem	nenta	tion S	tages*	* Relevant	Implementation	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks	
S10b.10 MVC-03	Optimization of the construction sequence and construction programme to minimize the duration of impact.	Work site / During design & construction phases	Contractor	~	✓				Implemented	
S10b.10 MVC-04	Storage of the backfilling materials for site formation & construction materials / wastes on site at a maximum height of 2m, covered with an impermeable material of visually un- obtrusive material (in earth tone).	Work site / During construction phase	Contractor		~				N/A	
S10b.10 MVC-05	Reduction of the number of construction traffic at the site to practical minimum.	Work site / During construction phase	Contractor		✓				Implemented	
S10b.10 MLVO-01	Planting Maintenance Provision of proper planting maintenance and replacement of defective plant species on the new planting areas to enhance aesthetic and landscape quality.	Project site / During Operation phase	Contractor			✓			N/A	
S10b.10 MVO-01	Environmental Education Centre Development of an Environmental Education Center, in which regular exhibitions and lectures to promote environmental awareness and waste reduction concept would be provided, as a part of the IWMF for the general public to alleviate negative public perceptions of the development.	Project site / During Operation phase	Contractor			~			N/A	
S10b.10 MVO-02	<u>Control of Light</u> Control the numbers of lights and their intensity to a level that is good enough to meet the safety requirements at night but not excessive.	Project site / During Operation phase	Contractor			~			N/A	

Keppel Seghers – Zhen Hua Joint Venture

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Imple Des	ementat C	ion S O	tages* Dec	Relevant Legislation and Guidelines	Implementation Status and Remarks
S10b.10 MVO-03	<u>Control of Operation Time</u> Minimization of the frequency of waste transportation to practical minimum (e.g. limit the reception of MSW from 8 am to 8 pm)	Project site / During Operation phase	Contractor			~			N/A

* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

# Appendix C Impact Monitoring Schedule of the Reporting Month

			Impact Monitoring Schedule for IWMF May-22		
	Mon	Tue		Thu	<b>F</b> -2
	2	2	wed	s s	FN 6
	2 Impact Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 10:00-16:38 Flood Tide: 16:38 - 23:10 Monitoring Time: Mid-ebb: 11:34 - 15:04 #\$&Mid-flood: 16:57 - 19:00	3 Impact Daytime & Evening Noise monitoring for M1, M2 & M3	Impact Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 10:32 - 18:00 Flood Tide: 04:00 - 10:32 Monitoring Time: Mid-ebb: 12:31 - 16:01 *#\$Kidl-fbod: 08:00 - 10:12 Night time Noise monitoring for M1, M2 & M3	5	Water Quality monitoring for B1, B2,     Tida     Ebb Tide:     Flood Tide     Monitt     Mid-ebb:     *#&Mid-floo
	9 Impact	10 Impact	11 Impact	12 Impact	13
	unpat. unpat. unpat. unpat. Water Quality monitoring for 81, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 13:56 - 23:00 Flood Tide: 00:00 - 13:56 Monitoring Time: &Mid-ebb: 16:43 - 19:00 \$Mid-fbiod: 9:44 - 13:14	Daytime & Evening Noise monitoring for M1, M2 & M3	Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tidie: 07:29 - 11:23 Flood Tide: 11:23 - 17:11 Monitoring Time: * Nid-ebb: 08:00 - 11:11 Mid-flood: 12:32 - 15:02 Night time Noise monitoring for M1, M2 & M3	Ecology monitoring for WBSE	Water Quality monitoring for B1, B2, Trida Ebb Tide: Flood Tide Montt Mid-ebb: Mid-flood
,	16	17	18	19	20
	Impact Water Quality monitoring for 81, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 08:52 - 15:43 Flood Tide: 15:43 - 22:38 Monitoring Time: Mid-ebb: 10:32 - 14:02 #\$&Mid-flood: 16:03 - 19:00		Impact Impact Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 10:00 - 17:25 Flood Tide: 10:36 - 10:00 Monitoring Time: Mid-ebb: 11:57 - 15:27 *#\$Mid-flood: 08:00 - 09:41	Impact Ecology monitoring for Marine Mammals by Vessel-based Line-Transect Survey Daytime & Evening Noise monitoring for M1, M2 & M3	Water Quality monitoring for B3, B2, Tida Ebb Tide: Flood Tide Moniti Mid-ebb: *#\$Mid-floo Night time Noise mo
22	23	24	25	26	27
	Impact Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 15:06 - 22:42 Flood Tide: 08:16 - 15:06 Monitoring Time: #5Mid-ebb: 15:28 - 18:58 Mid-flood: 09:56 - 13:26	Impact Daytime & Evening Noise monitoring for M1, M2 & M3	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07-02 - 12:00 Flood Tide: 12:00 - 17:53 Monitoring Time: *#Mid-ebb: 08:00 - 11:16 Mid-flood: 13:11 - 16:41 Ecology monitoring for WBSE Night time Noise monitoring for M1, M2 & M3		Water Quality monitoring for B1, B2, Tida Ebb Tide: Fiood Tide Moniti Mid-ebb: Mid-flood Ecology monitoring for Marine Mann
29	30	31			
	Impact Water Quality monitoring for 81, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 08:51 - 15:53 Flood Tide: 15:53 - 22:32 Monitoring Time: Mid-ebb: (10:357 - 14:07 #\$&Mid-fibiod: 16:12 - 19:00 Daytime & Evening Noise monitoring for M1, M2 & M3	Impact Night time Noise monitoring for M1, M2 & M3			

Remarks: 1. Daytime Noise Monitoring (07:00-1900), Evening Time Noise Monitoring (1900-2300), Night Time Noise Monitoring (2300-0700) 2. Water Quality Monitoring for \$1,\$2 and \$3 will only conduct during DCM works, refer to Detailed DCM Plan

Note: * as per Marine Department Notice No 107 of 2018, all vessels employed for the works should stay in the works area outside the hours of works (0700 to 2300). Due to safty concern, Water Quality Monitoring would start at 0800. # - Prioritized routing: Mid-Ebb: C1-5C3->CR2->CR1->H1->Remaining stations and Mid-Flood: C2->CR1->S3->CR2->H1->Remaining stations 5 - Since predicted tide is shorter than 3.5 hours, method of 90% tidal period as monitoring time is approached. & - Due to safety concern for sampling event in night-time, method of 90% tidal period as monitoring time is approached and end at 1900.

	Sat
	7
Impact B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1	
Tidal Period:	
b Tide: 11:00 - 19:49	
od Tide: 04:03 - 11:00	
Monitoring Time:	
id-ebb: 13:39 - 17:09 Mid-flood: 08:00 - 10:39	
Nid-11000. 08.00 - 10.35	
Impact	14
Impact B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1	
Tidal Period:	
b Tide: 07:35 - 13:23	
od Tide: 14:43 - 18:13	
Monitoring Time:	
id-ebb: 08:44 - 12:14 d-flood: 14:43 - 18:13	
	21
Impact B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1	
Tidal Period:	
b Tide: 11:39 - 19:32	
od Tide: 05:00 - 11:39	
Monitoring Time:	
id-ebb: 13:50 - 17:20 Aid-flood: 08:00 - 11:19	
vise monitoring for M1, M2 & M3	
·····	
teres at	28
Impact B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1	
Tidal Period:	
b Tide: 08:00 - 13:42	
od Tide: 13:42 - 20:00	
Monitoring Time: id-ebb: 09:06 - 12:36	
d-flood: 15:06 - 18:36	
Mammals by Vessel-based Line-Transect Survey	

# Appendix D Water Quality Monitoring Data

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
B1	20220502	Cloudy	Moderate	Mid-Ebb	Surface	1	12:02	8.92	8.19	32.94	25.4	4.4	2.5
B1	20220502	Cloudy	Moderate	Mid-Ebb	Surface	1	12:02	8.85	8.15	32.89	25.58	4.9	3
B1	20220502	Cloudy	Moderate	Mid-Ebb	Bottom	3.7	12:01	8.85	8.21	32.82	25.42	5.2	4
B1	20220502	Cloudy	Moderate	Mid-Ebb	Bottom	3.7	12:01	8.94	8.18	32.73	25.51	5.1	5
B2	20220502	Cloudy	Moderate	Mid-Ebb	Surface	1	12:19	8.93	8.08	32.57	25.14	4.2	3
B2	20220502	Cloudy	Moderate	Mid-Ebb	Surface	1	12:19	8.86	8.1	32.59	25.18	3.9	5
B2	20220502	Cloudy	Moderate	Mid-Ebb	Bottom	4.2	12:18	8.87	8.07	32.51	25.14	4.4	3
B2	20220502	Cloudy	Moderate	Mid-Ebb	Bottom	4.2	12:18	8.88	8.1	32.41	25.39	4.9	3
B3	20220502	Cloudy	Moderate	Mid-Ebb	Surface	1	13:05	9.62	8.09	32.42	25.45	5.3	2.5
B3	20220502	Cloudy	Moderate	Mid-Ebb	Surface	1	13:05	9.53	8.01	32.24	25.39	5.2	4
B3	20220502	Cloudy	Moderate	Mid-Ebb	Bottom	4.3	13:04	9.58	8.04	32.33	25.27	5.6	2.5
B3	20220502	Cloudy	Moderate	Mid-Ebb	Bottom	4.3	13:04	9.52	8.01	32.18	25.37	5.9	2.5
B4	20220502	Cloudy	Moderate	Mid-Ebb	Surface	1	13:15	8.72	8.05	33.75	25.1	5.2	3
B4	20220502	Cloudy	Moderate	Mid-Ebb	Surface	1	13:15	8.68	8.07	33.66	25.04	6.1	6
B4	20220502	Cloudy	Moderate	Mid-Ebb	Bottom	3.6	13:14	8.68	8.08	33.81	25.07	6.7	5
B4	20220502	Cloudy	Moderate	Mid-Ebb	Bottom	3.6	13:14	8.76	8.01	33.76	25.2	6.6	4
C1A	20220502	Cloudy	Moderate	Mid-Ebb	Surface	1	11:36	8.74	8.21	33.5	25.14	7.1	2.5
C1A	20220502	Cloudy	Moderate	Mid-Ebb	Surface	1	11:36	8.85	8.16	33.42	25.13	7.5	3
C1A	20220502	Cloudy	Moderate	Mid-Ebb	Middle	4.85	11:35	8.7	8.21	33.47	25.09	8.0	3
C1A	20220502	Cloudy	Moderate	Mid-Ebb	Middle	4.85	11:35	8.79	8.19	33.51	25.1	8.3	4
C1A	20220502	Cloudy	Moderate	Mid-Ebb	Bottom	8.7	11:34	8.83	8.18	33.36	25.21	8.5	15
C1A	20220502	Cloudy	Moderate	Mid-Ebb	Bottom	8.7	11:34	8.82	8.18	33.29	25.11	9.3	13
C2A	20220502	Cloudy	Moderate	Mid-Ebb	Surface	1	13:37	8.56	8.22	33.37	25.35	5.4	4
C2A	20220502	Cloudy	Moderate	Mid-Ebb	Surface	1	13:37	8.7	8.21	33.23	25.38	5.5	5
C2A	20220502	Cloudy	Moderate	Mid-Ebb	Middle	5.65	13:36	8.7	8.27	33.21	25.29	6.8	7
C2A	20220502	Cloudy	Moderate	Mid-Ebb	Middle	5.65	13:36	8.69	8.26	33.31	25.34	6.6	7
C2A	20220502	Cloudy	Moderate	Mid-Ebb	Bottom	10.3	13:35	8.66	8.21	33.15	25.13	7.7	4
C2A	20220502	Cloudy	Moderate	Mid-Ebb	Bottom	10.3	13:35	8.57	8.22	33.15	25.36	7.7	7
CR1	20220502	Cloudy	Moderate	Mid-Ebb	Surface	1	13:17	8.21	8.24	33.71	25.48	5.4	4
CR1	20220502	Cloudy	Moderate	Mid-Ebb	Surface	1	13:17	8.17	8.25	33.81	25.23	6.1	3
CR1	20220502	Cloudy	Moderate	Mid-Ebb	Middle	6.55	13:16	8.2	8.19	33.76	25.44	6.0	2.5
CR1	20220502	Cloudy	Moderate	Mid-Ebb	Middle	6.55	13:16	8.17	8.26	33.44	25.35	6.0	3
CR1	20220502	Cloudy	Moderate	Mid-Ebb	Bottom	12.1	13:15	8.12	8.25	33.48	25.23	6.8	3
CR1	20220502	Cloudy	Moderate	Mid-Ebb	Bottom	12.1	13:15	8.28	8.2	33.54	25.44	6.7	6
CR2	20220502	Cloudy	Moderate	Mid-Ebb	Surface	1	13:01	9.43	8.27	34.21	25.33	6.2	5
CR2	20220502	Cloudy	Moderate	Mid-Ebb	Surface	1	13:01	9.29	8.22	33.9	25.2	5.2	4
CR2	20220502	Cloudy	Moderate	Mid-Ebb	Middle	5.4	13:00	9.41	8.22	34.13	25.37	6.2	4
CR2	20220502	Cloudy	Moderate	Mid-Ebb	Middle	5.4	13:00	9.25	8.25	34.09	25.22	5.8	4
CR2	20220502	Cloudy	Moderate	Mid-Ebb	Bottom	9.8	12:59	9.38	8.28	34	25.34	5.7	3
CR2	20220502	Cloudy	Moderate	Mid-Ebb	Bottom	9.8	12:59	9.42	8.25	34.07	25.41	5.8	4
F1A	20220502	Cloudy	Moderate	Mid-Ebb	Surface	1	12:29	9.2	8.16	33.6	25.36	4.7	4
F1A	20220502	Cloudy	Moderate	Mid-Ebb	Surface	1	12:29	9.24	8.18	33.63	25.43	5.1	4

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
F1A	20220502	Cloudy	Moderate	Mid-Ebb	Middle	4.35	12:28	9.1	8.19	33.61	25.24	4.7	5
F1A	20220502	Cloudy	Moderate	Mid-Ebb	Middle	4.35	12:28	9.15	8.13	33.5	25.21	5.0	7
F1A	20220502	Cloudy	Moderate	Mid-Ebb	Bottom	7.7	12:27	9.24	8.11	33.84	25.21	5.3	5
F1A	20220502	Cloudy	Moderate	Mid-Ebb	Bottom	7.7	12:27	9.23	8.13	33.53	25.31	5.2	5
H1	20220502	Cloudy	Moderate	Mid-Ebb	Surface	1	12:48	9.16	8.07	33.77	25.18	5.1	7
H1	20220502	Cloudy	Moderate	Mid-Ebb	Surface	1	12:48	9.07	8.14	33.85	25.09	5.6	4
H1	20220502	Cloudy	Moderate	Mid-Ebb	Middle	4.35	12:47	9.17	8.12	33.89	25.01	5.2	2.5
H1	20220502	Cloudy	Moderate	Mid-Ebb	Middle	4.35	12:47	9.19	8.09	33.74	25.03	4.9	2.5
H1	20220502	Cloudy	Moderate	Mid-Ebb	Bottom	7.7	12:46	9.14	8.13	33.82	25.13	6.1	4
H1	20220502	Cloudy	Moderate	Mid-Ebb	Bottom	7.7	12:46	9.18	8.11	33.64	25.21	5.7	3
M1	20220502	Cloudy	Moderate	Mid-Ebb	Surface	1	12:03	8.66	7.99	32.41	25.29	4.9	2.5
M1	20220502	Cloudy	Moderate	Mid-Ebb	Surface	1	12:03	8.58	7.98	32.2	25.35	4.7	4
M1	20220502	Cloudy	Moderate	Mid-Ebb	Middle	4.8	12:02	8.69	8	32.36	25.42	4.7	3
M1	20220502	Cloudy	Moderate	Mid-Ebb	Middle	4.8	12:02	8.53	8.04	32.46	25.26	5.5	3
M1	20220502	Cloudy	Moderate	Mid-Ebb	Bottom	8.6	12:01	8.52	7.98	32.19	25.25	4.9	3
M1	20220502	Cloudy	Moderate	Mid-Ebb	Bottom	8.6	12:01	8.66	8.04	32.22	25.26	5.5	4
B1	20220502	Cloudy	Moderate	Mid-Flood	Surface	1	18:26	9.57	8.07	32.91	25.24	3.2	4
B1	20220502	Cloudy	Moderate	Mid-Flood	Surface	1	18:26	9.47	8.08	32.46	25.11	3.4	2.5
B1	20220502	Cloudy	Moderate	Mid-Flood	Bottom	4.3	18:25	9.6	8.16	32.47	25.13	3.7	3
B1	20220502	Cloudy	Moderate	Mid-Flood	Bottom	4.3	18:25	9.45	8.07	32.94	25.07	4.0	2.5
B2	20220502	Cloudy	Moderate	Mid-Flood	Surface	1	18:42	9.08	8.29	33.46	25.27	4.6	2.5
B2	20220502	Cloudy	Moderate	Mid-Flood	Surface	1	18:42	9.01	8.28	33.43	25.25	5.0	2.5
B2	20220502	Cloudy	Moderate	Mid-Flood	Bottom	3.4	18:41	8.93	8.28	33.65	25.3	5.9	2.5
B2	20220502	Cloudy	Moderate	Mid-Flood	Bottom	3.4	18:41	9.11	8.24	33.36	25.34	5.2	3
B3	20220502	Cloudy	Moderate	Mid-Flood	Surface	1	16:58	9.23	8.1	33.98	25.45	5.7	2.5
В3	20220502	Cloudy	Moderate	Mid-Flood	Surface	1	16:58	9.13	8.06	33.75	25.36	5.1	2.5
В3	20220502	Cloudy	Moderate	Mid-Flood	Bottom	3.9	16:57	9.14	8.04	33.91	25.47	5.3	2.5
B3	20220502	Cloudy	Moderate	Mid-Flood	Bottom	3.9	16:57	9.2	8.11	34.19	25.46	5.6	3
B4	20220502	Cloudy	Moderate	Mid-Flood	Surface	1	17:08	9.62	8.23	33.31	25.37	5.8	2.5
B4	20220502	Cloudy	Moderate	Mid-Flood	Surface	1	17:08	9.58	8.23	33.31	25.53	4.9	3
B4	20220502	Cloudy	Moderate	Mid-Flood	Bottom	3.6	17:07	9.76	8.27	33.3	25.38	6.1	3
B4	20220502	Cloudy	Moderate	Mid-Flood	Bottom	3.6	17:07	9.58	8.23	33.26	25.47	5.5	3
C1A	20220502	Cloudy	Moderate	Mid-Flood	Surface	1	17:59	9.64	8.27	33.28	25.33	7.4	2.5
C1A	20220502	Cloudy	Moderate	Mid-Flood	Surface	1	17:59	9.5	8.27	33.35	25.4	7.6	3
C1A	20220502	Cloudy	Moderate	Mid-Flood	Middle	5.65	17:58	9.54	8.25	33.71	25.43	7.1	3
C1A	20220502	Cloudy	Moderate	Mid-Flood	Middle	5.65	17:58	9.58	8.32	33.3	25.36	7.3	3
C1A	20220502	Cloudy	Moderate	Mid-Flood	Bottom	10.3	17:57	9.66	8.34	33.51	25.5	7.1	3
C1A	20220502	Cloudy	Moderate	Mid-Flood	Bottom	10.3	17:57	9.54	8.26	33.34	25.34	7.8	3
C2A	20220502	Cloudy	Moderate	Mid-Flood	Surface	1	16:59	8.93	8.33	33.77	25.42	7.9	4
C2A	20220502	Cloudy	Moderate	Mid-Flood	Surface	1	16:59	8.87	8.31	33.95	25.35	8.2	3
C2A	20220502	Cloudy	Moderate	Mid-Flood	Middle	5.9	16:58	8.96	8.31	33.98	25.35	8.5	2.5

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
C2A	20220502	Cloudy	Moderate	Mid-Flood	Middle	5.9	16:58	8.87	8.24	34.22	25.38	7.9	3
C2A	20220502	Cloudy	Moderate	Mid-Flood	Bottom	10.8	16:57	8.77	8.26	33.98	25.36	8.6	4
C2A	20220502	Cloudy	Moderate	Mid-Flood	Bottom	10.8	16:57	8.91	8.28	33.96	25.46	8.7	3
CR1	20220502	Cloudy	Moderate	Mid-Flood	Surface	1	17:13	9.69	8.25	33.86	25.38	6.0	2.5
CR1	20220502	Cloudy	Moderate	Mid-Flood	Surface	1	17:13	9.68	8.27	33.47	25.32	6.5	3
CR1	20220502	Cloudy	Moderate	Mid-Flood	Middle	6.45	17:12	9.82	8.31	33.4	25.32	6.5	3
CR1	20220502	Cloudy	Moderate	Mid-Flood	Middle	6.45	17:12	9.65	8.33	33.55	25.35	6.8	3
CR1	20220502	Cloudy	Moderate	Mid-Flood	Bottom	11.9	17:11	9.82	8.3	33.84	25.46	7.3	2.5
CR1	20220502	Cloudy	Moderate	Mid-Flood	Bottom	11.9	17:11	9.66	8.25	33.68	25.37	6.7	3
CR2	20220502	Cloudy	Moderate	Mid-Flood	Surface	1	17:28	8.68	8.26	33.43	25.01	5.6	2.5
CR2	20220502	Cloudy	Moderate	Mid-Flood	Surface	1	17:28	8.76	8.26	33.44	25.09	5.5	3
CR2	20220502	Cloudy	Moderate	Mid-Flood	Middle	5.65	17:27	8.84	8.29	33.67	25.24	5.4	3
CR2	20220502	Cloudy	Moderate	Mid-Flood	Middle	5.65	17:27	8.72	8.25	33.4	25.21	5.0	2.5
CR2	20220502	Cloudy	Moderate	Mid-Flood	Bottom	10.3	17:26	8.68	8.21	33.73	25.21	5.8	3
CR2	20220502	Cloudy	Moderate	Mid-Flood	Bottom	10.3	17:26	8.87	8.2	33.67	25.21	5.4	3
F1A	20220502	Cloudy	Moderate	Mid-Flood	Surface	1	17:33	9.44	8.17	34.32	25.53	4.1	3
F1A	20220502	Cloudy	Moderate	Mid-Flood	Surface	1	17:33	9.26	8.25	34.17	25.41	4.3	3
F1A	20220502	Cloudy	Moderate	Mid-Flood	Middle	4.05	17:32	9.31	8.24	34.26	25.46	5.2	4
F1A	20220502	Cloudy	Moderate	Mid-Flood	Middle	4.05	17:32	9.4	8.2	34.24	25.52	4.9	2.5
F1A	20220502	Cloudy	Moderate	Mid-Flood	Bottom	7.1	17:31	9.28	8.24	34.2	25.47	4.7	3
F1A	20220502	Cloudy	Moderate	Mid-Flood	Bottom	7.1	17:31	9.43	8.25	34.07	25.58	4.8	4
H1	20220502	Cloudy	Moderate	Mid-Flood	Surface	1	17:41	9.57	8.13	33.1	25.51	6.6	3
H1	20220502	Cloudy	Moderate	Mid-Flood	Surface	1	17:41	9.5	8.14	33.05	25.58	6.1	3
H1	20220502	Cloudy	Moderate	Mid-Flood	Middle	3.95	17:40	9.7	8.15	32.71	25.4	6.6	2.5
H1	20220502	Cloudy	Moderate	Mid-Flood	Middle	3.95	17:40	9.68	8.18	32.76	25.53	6.3	3
H1	20220502	Cloudy	Moderate	Mid-Flood	Bottom	6.9	17:39	9.57	8.18	33.08	25.45	6.7	3
H1	20220502	Cloudy	Moderate	Mid-Flood	Bottom	6.9	17:39	9.68	8.17	32.85	25.51	7.5	2.5
M1	20220502	Cloudy	Moderate	Mid-Flood	Surface	1	17:59	8.41	8.15	33.03	25.43	4.9	2.5
M1	20220502	Cloudy	Moderate	Mid-Flood	Surface	1	17:59	8.23	8.2	32.89	25.43	4.7	2.5
M1	20220502	Cloudy	Moderate	Mid-Flood	Middle	3.95	17:58	8.17	8.13	33.07	25.42	5.2	2.5
M1	20220502	Cloudy	Moderate	Mid-Flood	Middle	3.95	17:58	8.2	8.21	32.74	25.45	4.6	2.5
M1	20220502	Cloudy	Moderate	Mid-Flood	Bottom	6.9	17:57	8.28	8.18	32.94	25.53	5.1	3
M1	20220502	Cloudy	Moderate	Mid-Flood	Bottom	6.9	17:57	8.19	8.15	32.86	25.42	5.4	3
B1	20220504	Cloudy	Moderate	Mid-Flood	Surface	1	09:19	9.91	8.16	33.23	23.93	5.9	2.5
B1	20220504	Cloudy	Moderate	Mid-Flood	Surface	1	09:19	9.92	8.15	33.17	23.9	6.6	3
B1	20220504	Cloudy	Moderate	Mid-Flood	Bottom	3.4	09:18	10.09	8.14	33.23	23.9	7.0	3
B1	20220504	Cloudy	Moderate	Mid-Flood	Bottom	3.4	09:18	9.99	8.13	33.25	23.89	7.0	4
B2	20220504	Cloudy	Moderate	Mid-Flood	Surface	1	09:35	8.96	8.04	33.02	24.1	4.4	3
B2	20220504	Cloudy	Moderate	Mid-Flood	Surface	1	09:35	8.99	8.05	33.15	24.12	4.1	3
B2	20220504	Cloudy	Moderate	Mid-Flood	Bottom	3.5	09:34	9.01	8.04	33.18	24.08	4.8	3
B2	20220504	Cloudy	Moderate	Mid-Flood	Bottom	3.5	09:34	8.9	8.1	33.19	24.09	4.7	3

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
В3	20220504	Cloudy	Moderate	Mid-Flood	Surface	1	10:15	9.33	8.23	34.02	24.21	5.2	3
В3	20220504	Cloudy	Moderate	Mid-Flood	Surface	1	10:15	9.3	8.19	34.02	24.27	5.1	3
В3	20220504	Cloudy	Moderate	Mid-Flood	Bottom	3.5	10:14	9.25	8.23	33.94	24.2	5.2	2.5
В3	20220504	Cloudy	Moderate	Mid-Flood	Bottom	3.5	10:14	9.31	8.17	33.93	24.18	4.9	3
B4	20220504	Cloudy	Moderate	Mid-Flood	Surface	1	10:06	9.33	8.03	32.6	24.06	5.9	3
B4	20220504	Cloudy	Moderate	Mid-Flood	Surface	1	10:06	9.35	8.02	32.61	24	6.6	4
B4	20220504	Cloudy	Moderate	Mid-Flood	Bottom	4.3	10:05	9.31	8	32.6	24.05	6.5	3
B4	20220504	Cloudy	Moderate	Mid-Flood	Bottom	4.3	10:05	9.27	7.98	32.56	24.07	6.7	3
C1A	20220504	Cloudy	Moderate	Mid-Flood	Surface	1	08:51	9.18	8.02	33.52	24.12	6.9	4
C1A	20220504	Cloudy	Moderate	Mid-Flood	Surface	1	08:51	9.12	8.04	33.5	24.18	7.1	4
C1A	20220504	Cloudy	Moderate	Mid-Flood	Middle	5.05	08:50	9.18	7.97	33.58	24.12	7.1	4
C1A	20220504	Cloudy	Moderate	Mid-Flood	Middle	5.05	08:50	9.12	7.97	33.65	24.12	6.9	3
C1A	20220504	Cloudy	Moderate	Mid-Flood	Bottom	9.1	08:49	9.13	8.02	33.59	24.15	7.3	4
C1A	20220504	Cloudy	Moderate	Mid-Flood	Bottom	9.1	08:49	9.13	8.02	33.71	24.2	6.9	4
C2A	20220504	Cloudy	Moderate	Mid-Flood	Surface	1	08:02	9.68	7.99	33.36	24.15	7.4	3
C2A	20220504	Cloudy	Moderate	Mid-Flood	Surface	1	08:02	9.65	7.97	33.36	24.14	7.0	3
C2A	20220504	Cloudy	Moderate	Mid-Flood	Middle	5.5	08:01	9.73	7.95	33.46	24.14	7.3	6
C2A	20220504	Cloudy	Moderate	Mid-Flood	Middle	5.5	08:01	9.76	7.95	33.42	24.14	7.6	4
C2A	20220504	Cloudy	Moderate	Mid-Flood	Bottom	10	08:00	9.69	7.92	33.42	24.2	9.0	4
C2A	20220504	Cloudy	Moderate	Mid-Flood	Bottom	10	08:00	9.68	7.91	33.36	24.12	8.5	4
CR1	20220504	Cloudy	Moderate	Mid-Flood	Surface	1	08:17	9.87	7.97	33.36	24.22	4.6	3
CR1	20220504	Cloudy	Moderate	Mid-Flood	Surface	1	08:17	9.9	7.95	33.33	24.2	5.2	3
CR1	20220504	Cloudy	Moderate	Mid-Flood	Middle	6.05	08:16	9.99	7.95	33.46	24.19	5.2	4
CR1	20220504	Cloudy	Moderate	Mid-Flood	Middle	6.05	08:16	9.89	8	33.42	24.22	5.4	3
CR1	20220504	Cloudy	Moderate	Mid-Flood	Bottom	11.1	08:15	9.99	7.98	33.41	24.24	5.3	3
CR1	20220504	Cloudy	Moderate	Mid-Flood	Bottom	11.1	08:15	9.95	7.94	33.38	24.25	6.2	3
CR2	20220504	Cloudy	Moderate	Mid-Flood	Surface	1	08:34	9.42	7.99	32.59	23.97	5.4	3
CR2	20220504	Cloudy	Moderate	Mid-Flood	Surface	1	08:34	9.58	7.99	32.75	24.05	5.9	4
CR2	20220504	Cloudy	Moderate	Mid-Flood	Middle	5.75	08:33	9.51	8.04	32.63	23.97	5.7	3
CR2	20220504	Cloudy	Moderate	Mid-Flood	Middle	5.75	08:33	9.59	7.96	32.66	24.05	6.0	2.5
CR2	20220504	Cloudy	Moderate	Mid-Flood	Bottom	10.5	08:32	9.42	8	32.58	24.05	6.1	3
CR2	20220504	Cloudy	Moderate	Mid-Flood	Bottom	10.5	08:32	9.58	7.99	32.68	24.01	6.9	4
F1A	20220504	Cloudy	Moderate	Mid-Flood	Surface	1	09:32	9.14	8	32.99	24.05	4.7	2.5
F1A	20220504	Cloudy	Moderate	Mid-Flood	Surface	1	09:32	9.14	8.02	32.96	24.04	5.4	2.5
F1A	20220504	Cloudy	Moderate	Mid-Flood	Middle	4.3	09:31	9.12	8	32.87	24.05	4.8	4
F1A	20220504	Cloudy	Moderate	Mid-Flood	Middle	4.3	09:31	9.2	8.01	32.98	24.13	5.4	2.5
F1A	20220504	Cloudy	Moderate	Mid-Flood	Bottom	7.6	09:30	9.23	8.04	32.93	24.1	5.6	4
F1A	20220504	Cloudy	Moderate	Mid-Flood	Bottom	7.6	09:30	9.24	8.01	33.01	24.09	5.7	2.5
H1	20220504	Cloudy	Moderate	Mid-Flood	Surface	1	10:02	9.35	7.98	33.66	24.11	5.1	4
H1	20220504	Cloudy	Moderate	Mid-Flood	Surface	1	10:02	9.29	7.99	33.66	24.15	5.4	2.5
H1	20220504	Cloudy	Moderate	Mid-Flood	Middle	4.2	10:01	9.3	8.03	33.5	24.14	5.0	2.5

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
H1	20220504	Cloudy	Moderate	Mid-Flood	Middle	4.2	10:01	9.36	7.99	33.69	24.1	4.7	3
H1	20220504	Cloudy	Moderate	Mid-Flood	Bottom	7.4	10:00	9.3	7.95	33.66	24.12	4.9	4
H1	20220504	Cloudy	Moderate	Mid-Flood	Bottom	7.4	10:00	9.43	7.94	33.59	24.15	5.4	4
M1	20220504	Cloudy	Moderate	Mid-Flood	Surface	1	09:10	9.44	7.96	33.3	24.14	5.6	4
M1	20220504	Cloudy	Moderate	Mid-Flood	Surface	1	09:10	9.48	7.98	33.28	24.14	5.3	3
M1	20220504	Cloudy	Moderate	Mid-Flood	Middle	4.25	09:09	9.57	7.97	33.28	24.1	5.1	4
M1	20220504	Cloudy	Moderate	Mid-Flood	Middle	4.25	09:09	9.49	7.95	33.34	24.14	5.1	4
M1	20220504	Cloudy	Moderate	Mid-Flood	Bottom	7.5	09:08	9.57	8.02	33.27	24.14	5.7	3
M1	20220504	Cloudy	Moderate	Mid-Flood	Bottom	7.5	09:08	9.42	8.03	33.21	24.09	5.5	5
B1	20220504	Cloudy	Moderate	Mid-Ebb	Surface	1	12:53	9.74	8.19	33.16	24.64	5.1	3
B1	20220504	Cloudy	Moderate	Mid-Ebb	Surface	1	12:53	9.85	8.14	33.12	24.62	4.7	3
B1	20220504	Cloudy	Moderate	Mid-Ebb	Bottom	3.9	12:52	9.64	8.23	32.98	24.59	4.8	4
B1	20220504	Cloudy	Moderate	Mid-Ebb	Bottom	3.9	12:52	9.8	8.2	33.09	24.52	5.6	4
B2	20220504	Cloudy	Moderate	Mid-Ebb	Surface	1	13:09	9.83	7.96	33.94	24.13	5.4	4
B2	20220504	Cloudy	Moderate	Mid-Ebb	Surface	1	13:09	9.93	8.03	34.09	24.22	5.0	4
B2	20220504	Cloudy	Moderate	Mid-Ebb	Bottom	4.6	13:08	9.84	8	34.01	24.12	6.6	4
B2	20220504	Cloudy	Moderate	Mid-Ebb	Bottom	4.6	13:08	10.02	7.96	34.11	24.1	5.8	5
B3	20220504	Cloudy	Moderate	Mid-Ebb	Surface	1	12:45	9	8.22	33.7	24.39	3.1	5
В3	20220504	Cloudy	Moderate	Mid-Ebb	Surface	1	12:45	9.08	8.17	33.83	24.33	3.3	5
В3	20220504	Cloudy	Moderate	Mid-Ebb	Bottom	4.1	12:44	8.99	8.17	33.84	24.44	4.0	5
B3	20220504	Cloudy	Moderate	Mid-Ebb	Bottom	4.1	12:44	9.04	8.22	33.8	24.41	4.1	4
B4	20220504	Cloudy	Moderate	Mid-Ebb	Surface	1	12:54	8.66	8.17	32.58	24.55	5.0	5
B4	20220504	Cloudy	Moderate	Mid-Ebb	Surface	1	12:54	8.57	8.1	32.65	24.53	4.8	4
B4	20220504	Cloudy	Moderate	Mid-Ebb	Bottom	4	12:53	8.58	8.1	32.58	24.52	5.8	4
B4	20220504	Cloudy	Moderate	Mid-Ebb	Bottom	4	12:53	8.58	8.15	32.43	24.59	5.4	3
C1A	20220504	Cloudy	Moderate	Mid-Ebb	Surface	1	12:33	8.48	8.22	32.7	24.18	7.1	4
C1A	20220504	Cloudy	Moderate	Mid-Ebb	Surface	1	12:33	8.5	8.24	32.67	24.15	7.3	5
C1A	20220504	Cloudy	Moderate	Mid-Ebb	Middle	5.25	12:32	8.46	8.16	32.67	24.06	6.9	6
C1A	20220504	Cloudy	Moderate	Mid-Ebb	Middle	5.25	12:32	8.52	8.23	32.82	24.08	7.4	4
C1A	20220504	Cloudy	Moderate	Mid-Ebb	Bottom	9.5	12:31	8.5	8.21	32.91	24.16	7.1	2.5
C1A	20220504	Cloudy	Moderate	Mid-Ebb	Bottom	9.5	12:31	8.44	8.17	32.65	24.22	7.1	4
C2A	20220504	Cloudy	Moderate	Mid-Ebb	Surface	1	12:33	9.35	8.09	34.13	24.28	6.3	10
C2A	20220504	Cloudy	Moderate	Mid-Ebb	Surface	1	12:33	9.29	8.06	34.07	24.24	6.1	8
C2A	20220504	Cloudy	Moderate	Mid-Ebb	Middle	6.2	12:32	9.2	8.08	34.21	24.31	6.2	3
C2A	20220504	Cloudy	Moderate	Mid-Ebb	Middle	6.2	12:32	9.29	8.04	34	24.27	6.0	4
C2A	20220504	Cloudy	Moderate	Mid-Ebb	Bottom	11.4	12:31	9.27	8.05	34.01	24.3	6.4	3
C2A	20220504	Cloudy	Moderate	Mid-Ebb	Bottom	11.4	12:31	9.33	8.02	34.11	24.17	6.3	2.5
CR1	20220504	Cloudy	Moderate	Mid-Ebb	Surface	1	14:06	8.63	8.05	34.07	24.46	3.7	3
CR1	20220504	Cloudy	Moderate	Mid-Ebb	Surface	1	14:06	8.56	8.06	33.99	24.35	3.8	6
CR1	20220504	Cloudy	Moderate	Mid-Ebb	Middle	6.3	14:05	8.65	8.09	33.88	24.48	4.7	6
CR1	20220504	Cloudy	Moderate	Mid-Ebb	Middle	6.3	14:05	8.65	8	34.07	24.35	4.3	4

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
CR1	20220504	Cloudy	Moderate	Mid-Ebb	Bottom	11.6	14:04	8.71	8.07	33.99	24.48	4.7	2.5
CR1	20220504	Cloudy	Moderate	Mid-Ebb	Bottom	11.6	14:04	8.64	8.09	34.01	24.34	4.4	3
CR2	20220504	Cloudy	Moderate	Mid-Ebb	Surface	1	13:49	8.47	8.01	34.37	24.53	4.7	4
CR2	20220504	Cloudy	Moderate	Mid-Ebb	Surface	1	13:49	8.56	8.05	34.25	24.57	4.8	3
CR2	20220504	Cloudy	Moderate	Mid-Ebb	Middle	5.55	13:48	8.6	8.1	34.26	24.47	4.8	2.5
CR2	20220504	Cloudy	Moderate	Mid-Ebb	Middle	5.55	13:48	8.48	8.05	34.24	24.61	4.0	3
CR2	20220504	Cloudy	Moderate	Mid-Ebb	Bottom	10.1	13:47	8.4	8.01	34.23	24.53	5.2	3
CR2	20220504	Cloudy	Moderate	Mid-Ebb	Bottom	10.1	13:47	8.53	8	34.15	24.44	4.6	2.5
F1A	20220504	Cloudy	Moderate	Mid-Ebb	Surface	1	13:21	8.89	8.1	33.86	24.43	5.0	2.5
F1A	20220504	Cloudy	Moderate	Mid-Ebb	Surface	1	13:21	8.95	8.05	33.81	24.51	4.8	3
F1A	20220504	Cloudy	Moderate	Mid-Ebb	Middle	4.1	13:20	8.98	8.03	33.84	24.36	5.1	3
F1A	20220504	Cloudy	Moderate	Mid-Ebb	Middle	4.1	13:20	8.99	8.13	34.02	24.37	5.0	4
F1A	20220504	Cloudy	Moderate	Mid-Ebb	Bottom	7.2	13:19	8.9	8.12	33.78	24.46	5.6	3
F1A	20220504	Cloudy	Moderate	Mid-Ebb	Bottom	7.2	13:19	9.08	8.07	33.81	24.43	4.9	2.5
H1	20220504	Cloudy	Moderate	Mid-Ebb	Surface	1	13:35	9.34	8.13	32.57	24.3	3.9	4
H1	20220504	Cloudy	Moderate	Mid-Ebb	Surface	1	13:35	9.33	8.1	32.54	24.29	4.6	4
H1	20220504	Cloudy	Moderate	Mid-Ebb	Middle	4.15	13:34	9.41	8.1	32.8	24.34	4.7	2.5
H1	20220504	Cloudy	Moderate	Mid-Ebb	Middle	4.15	13:34	9.23	8.05	32.76	24.41	4.1	3
H1	20220504	Cloudy	Moderate	Mid-Ebb	Bottom	7.3	13:33	9.23	8.09	32.73	24.3	4.6	4
H1	20220504	Cloudy	Moderate	Mid-Ebb	Bottom	7.3	13:33	9.33	8.11	32.8	24.36	4.5	5
M1	20220504	Cloudy	Moderate	Mid-Ebb	Surface	1	13:44	9.88	8.21	32.77	24.55	6.0	3
M1	20220504	Cloudy	Moderate	Mid-Ebb	Surface	1	13:44	9.73	8.19	32.91	24.58	5.6	2.5
M1	20220504	Cloudy	Moderate	Mid-Ebb	Middle	4.7	13:43	9.86	8.2	32.88	24.58	6.0	2.5
M1	20220504	Cloudy	Moderate	Mid-Ebb	Middle	4.7	13:43	9.78	8.19	32.89	24.53	5.7	3
M1	20220504	Cloudy	Moderate	Mid-Ebb	Bottom	8.4	13:42	9.68	8.24	32.9	24.62	5.8	4
M1	20220504	Cloudy	Moderate	Mid-Ebb	Bottom	8.4	13:42	9.69	8.19	32.81	24.54	5.8	3
B1	20220506	Sunny	Moderate	Mid-Flood	Surface	1	09:24	8.57	8.18	31.64	25.27	3.9	3
B1	20220506	Sunny	Moderate	Mid-Flood	Surface	1	09:24	8.59	8.17	31.54	25.26	4.0	3
B1	20220506	Sunny	Moderate	Mid-Flood	Bottom	3.7	09:23	8.63	8.14	31.48	25.32	4.6	3
B1	20220506	Sunny	Moderate	Mid-Flood	Bottom	3.7	09:23	8.62	8.2	31.44	25.33	4.5	3
B2	20220506	Sunny	Moderate	Mid-Flood	Surface	1	09:40	8.99	8.25	32.12	25.38	4.9	3
B2	20220506	Sunny	Moderate	Mid-Flood	Surface	1	09:40	8.97	8.3	31.95	25.59	5.5	3
B2	20220506	Sunny	Moderate	Mid-Flood	Bottom	3.6	09:39	8.81	8.29	32.03	25.48	5.3	3
B2	20220506	Sunny	Moderate	Mid-Flood	Bottom	3.6	09:39	9	8.25	32.16	25.42	5.5	3
B3	20220506	Sunny	Moderate	Mid-Flood	Surface	1	10:19	9.27	8.11	32.88	25.35	3.7	5
B3	20220506	Sunny	Moderate	Mid-Flood	Surface	1	10:19	9.13	8.12	32.72	25.5	3.4	3
B3	20220506	Sunny	Moderate	Mid-Flood	Bottom	3.9	10:18	9.03	8.04	32.79	25.49	4.3	3
B3	20220506	Sunny	Moderate	Mid-Flood	Bottom	3.9	10:18	9.26	8.11	32.88	25.5	4.3	4
B4	20220506	Sunny	Moderate	Mid-Flood	Surface	1	10:10	8.66	8.21	32.92	25.65	4.3	3
B4	20220506	Sunny	Moderate	Mid-Flood	Surface	1	10:10	8.67	8.27	33.1	25.51	3.9	3
B4	20220506	Sunny	Moderate	Mid-Flood	Bottom	4.4	10:09	8.64	8.2	33.06	25.44	4.9	4

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
B4	20220506	Sunny	Moderate	Mid-Flood	Bottom	4.4	10:09	8.72	8.19	33.08	25.51	5.0	4
C1A	20220506	Sunny	Moderate	Mid-Flood	Surface	1	08:57	9.27	8.34	33.06	25.51	5.9	4
C1A	20220506	Sunny	Moderate	Mid-Flood	Surface	1	08:57	9.24	8.33	33.05	25.52	6.2	4
C1A	20220506	Sunny	Moderate	Mid-Flood	Middle	5.55	08:56	9.02	8.34	33.02	25.49	6.3	5
C1A	20220506	Sunny	Moderate	Mid-Flood	Middle	5.55	08:56	9.2	8.28	32.91	25.46	6.3	7
C1A	20220506	Sunny	Moderate	Mid-Flood	Bottom	10.1	08:55	8.92	8.23	33.07	25.57	6.2	11
C1A	20220506	Sunny	Moderate	Mid-Flood	Bottom	10.1	08:55	9.06	8.28	32.99	25.46	6.4	13
C2A	20220506	Sunny	Moderate	Mid-Flood	Surface	1	08:02	8.2	8.2	32.32	25.41	6.4	7
C2A	20220506	Sunny	Moderate	Mid-Flood	Surface	1	08:02	8.42	8.22	32.23	25.47	6.5	5
C2A	20220506	Sunny	Moderate	Mid-Flood	Middle	5.95	08:01	8.28	8.3	32.22	25.44	6.7	13
C2A	20220506	Sunny	Moderate	Mid-Flood	Middle	5.95	08:01	8.3	8.2	32.09	25.49	7.0	12
C2A	20220506	Sunny	Moderate	Mid-Flood	Bottom	10.9	08:00	8.14	8.26	32.31	25.51	7.0	5
C2A	20220506	Sunny	Moderate	Mid-Flood	Bottom	10.9	08:00	8.42	8.22	32.3	25.61	6.8	6
CR1	20220506	Sunny	Moderate	Mid-Flood	Surface	1	08:23	8.46	8.19	32.04	25.19	4.2	3
CR1	20220506	Sunny	Moderate	Mid-Flood	Surface	1	08:23	8.38	8.21	32.16	25.19	3.7	5
CR1	20220506	Sunny	Moderate	Mid-Flood	Middle	6.25	08:22	8.69	8.29	32.09	25.26	3.9	3
CR1	20220506	Sunny	Moderate	Mid-Flood	Middle	6.25	08:22	8.45	8.28	32.02	25.29	3.5	3
CR1	20220506	Sunny	Moderate	Mid-Flood	Bottom	11.5	08:21	8.51	8.25	32.1	25.39	4.4	3
CR1	20220506	Sunny	Moderate	Mid-Flood	Bottom	11.5	08:21	8.63	8.26	31.88	25.38	3.8	2.5
CR2	20220506	Sunny	Moderate	Mid-Flood	Surface	1	08:38	8.14	8.04	31.87	25.44	4.9	3
CR2	20220506	Sunny	Moderate	Mid-Flood	Surface	1	08:38	8.17	8.07	32.05	25.4	5.4	4
CR2	20220506	Sunny	Moderate	Mid-Flood	Middle	5.55	08:37	8.26	8.1	31.93	25.57	5.3	6
CR2	20220506	Sunny	Moderate	Mid-Flood	Middle	5.55	08:37	8.19	8.13	32.08	25.53	5.3	3
CR2	20220506	Sunny	Moderate	Mid-Flood	Bottom	10.1	08:36	8.02	8.11	31.91	25.39	5.3	3
CR2	20220506	Sunny	Moderate	Mid-Flood	Bottom	10.1	08:36	8.06	8.03	32.09	25.44	6.0	3
F1A	20220506	Sunny	Moderate	Mid-Flood	Surface	1	09:45	7.93	8.06	31.91	25.22	5.4	5
F1A	20220506	Sunny	Moderate	Mid-Flood	Surface	1	09:45	8.14	8.12	31.83	25.25	5.5	6
F1A	20220506	Sunny	Moderate	Mid-Flood	Middle	4.4	09:44	8.02	8.08	31.74	25.33	5.6	6
F1A	20220506	Sunny	Moderate	Mid-Flood	Middle	4.4	09:44	7.97	8.14	31.77	25.26	6.0	6
F1A	20220506	Sunny	Moderate	Mid-Flood	Bottom	7.8	09:43	7.87	8.06	31.76	25.33	6.4	4
F1A	20220506	Sunny	Moderate	Mid-Flood	Bottom	7.8	09:43	7.89	8.13	31.96	25.28	5.7	5
H1	20220506	Sunny	Moderate	Mid-Flood	Surface	1	10:07	8.41	8.1	31.65	25.55	4.1	4
H1	20220506	Sunny	Moderate	Mid-Flood	Surface	1	10:07	8.71	8.17	31.64	25.48	3.8	4
H1	20220506	Sunny	Moderate	Mid-Flood	Middle	3.8	10:06	8.44	8.12	31.78	25.5	4.2	2.5
H1	20220506	Sunny	Moderate	Mid-Flood	Middle	3.8	10:06	8.37	8.08	31.9	25.61	4.0	3
H1	20220506	Sunny	Moderate	Mid-Flood	Bottom	6.6	10:05	8.5	8.15	31.61	25.46	5.2	4
H1	20220506	Sunny	Moderate	Mid-Flood	Bottom	6.6	10:05	8.48	8.13	31.77	25.67	4.7	5
M1	20220506	Sunny	Moderate	Mid-Flood	Surface	1	09:12	8.17	8.17	33.16	25.54	5.0	3
M1	20220506	Sunny	Moderate	Mid-Flood	Surface	1	09:12	8.24	8.16	33.15	25.37	4.4	3
M1	20220506	Sunny	Moderate	Mid-Flood	Middle	3.95	09:11	8.21	8.15	33.09	25.31	4.7	6
M1	20220506	Sunny	Moderate	Mid-Flood	Middle	3.95	09:11	8.25	8.17	33.24	25.39	4.8	3

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
M1	20220506	Sunny	Moderate	Mid-Flood	Bottom	6.9	09:10	8.01	8.16	32.98	25.5	5.2	4
M1	20220506	Sunny	Moderate	Mid-Flood	Bottom	6.9	09:10	8.06	8.07	33.21	25.31	4.5	6
B1	20220506	Sunny	Moderate	Mid-Ebb	Surface	1	14:03	9.33	8.18	32.02	25.29	4.6	2.5
B1	20220506	Sunny	Moderate	Mid-Ebb	Surface	1	14:03	9.35	8.1	31.85	25.19	4.4	3
B1	20220506	Sunny	Moderate	Mid-Ebb	Bottom	3.7	14:02	9.39	8.14	31.89	25.18	4.4	3
B1	20220506	Sunny	Moderate	Mid-Ebb	Bottom	3.7	14:02	9.6	8.07	31.95	25.29	5.3	3
B2	20220506	Sunny	Moderate	Mid-Ebb	Surface	1	14:18	8.72	8.25	32.93	25.42	5.9	3
B2	20220506	Sunny	Moderate	Mid-Ebb	Surface	1	14:18	8.75	8.32	32.82	25.46	5.6	3
B2	20220506	Sunny	Moderate	Mid-Ebb	Bottom	4.3	14:17	8.79	8.34	32.73	25.5	5.9	3
B2	20220506	Sunny	Moderate	Mid-Ebb	Bottom	4.3	14:17	8.52	8.24	32.74	25.53	5.8	2.5
B3	20220506	Sunny	Moderate	Mid-Ebb	Surface	1	13:53	8.61	8.16	32.36	25.44	3.8	3
B3	20220506	Sunny	Moderate	Mid-Ebb	Surface	1	13:53	8.72	8.1	32.4	25.36	3.9	4
B3	20220506	Sunny	Moderate	Mid-Ebb	Bottom	4.2	13:52	8.56	8.21	32.29	25.57	4.7	3
B3	20220506	Sunny	Moderate	Mid-Ebb	Bottom	4.2	13:52	8.56	8.17	32.45	25.53	5.2	3
B4	20220506	Sunny	Moderate	Mid-Ebb	Surface	1	14:03	8.41	8.26	33.02	25.33	3.7	3
B4	20220506	Sunny	Moderate	Mid-Ebb	Surface	1	14:03	8.44	8.34	32.93	25.32	4.1	3
B4	20220506	Sunny	Moderate	Mid-Ebb	Bottom	3.5	14:02	8.49	8.25	33.17	25.42	5.0	3
B4	20220506	Sunny	Moderate	Mid-Ebb	Bottom	3.5	14:02	8.51	8.24	32.89	25.46	4.3	2.5
C1A	20220506	Sunny	Moderate	Mid-Ebb	Surface	1	13:41	8.53	8.1	33.14	25.62	7.0	3
C1A	20220506	Sunny	Moderate	Mid-Ebb	Surface	1	13:41	8.56	8.08	32.86	25.58	6.8	3
C1A	20220506	Sunny	Moderate	Mid-Ebb	Middle	5.25	13:40	8.51	8.15	33.14	25.56	6.9	3
C1A	20220506	Sunny	Moderate	Mid-Ebb	Middle	5.25	13:40	8.63	8.12	32.95	25.51	7.2	3
C1A	20220506	Sunny	Moderate	Mid-Ebb	Bottom	9.5	13:39	8.73	8.05	32.99	25.7	7.8	4
C1A	20220506	Sunny	Moderate	Mid-Ebb	Bottom	9.5	13:39	8.46	8.12	32.99	25.63	7.2	3
C2A	20220506	Sunny	Moderate	Mid-Ebb	Surface	1	13:41	8.89	8.17	32.98	25.73	5.5	3
C2A	20220506	Sunny	Moderate	Mid-Ebb	Surface	1	13:41	8.7	8.1	32.79	25.66	5.3	3
C2A	20220506	Sunny	Moderate	Mid-Ebb	Middle	5.8	13:40	8.81	8.08	32.9	25.58	5.8	3
C2A	20220506	Sunny	Moderate	Mid-Ebb	Middle	5.8	13:40	8.96	8.08	32.98	25.66	5.6	3
C2A	20220506	Sunny	Moderate	Mid-Ebb	Bottom	10.6	13:39	8.76	8.15	33.02	25.59	6.2	3
C2A	20220506	Sunny	Moderate	Mid-Ebb	Bottom	10.6	13:39	8.73	8.06	32.94	25.55	6.1	3
CR1	20220506	Sunny	Moderate	Mid-Ebb	Surface	1	15:15	9	8.27	31.89	25.32	5.4	3
CR1	20220506	Sunny	Moderate	Mid-Ebb	Surface	1	15:15	8.8	8.27	31.75	25.21	4.9	3
CR1	20220506	Sunny	Moderate	Mid-Ebb	Middle	6.75	15:14	8.85	8.38	32.02	25.23	5.6	3
CR1	20220506	Sunny	Moderate	Mid-Ebb	Middle	6.75	15:14	8.83	8.36	32.02	25.35	5.7	5
CR1	20220506	Sunny	Moderate	Mid-Ebb	Bottom	12.5	15:13	8.78	8.3	31.95	25.23	5.4	4
CR1	20220506	Sunny	Moderate	Mid-Ebb	Bottom	12.5	15:13	8.84	8.31	32.06	25.29	6.0	2.5
CR2	20220506	Sunny	Moderate	Mid-Ebb	Surface	1	14:59	8.56	8.16	32.27	25.59	3.9	3
CR2	20220506	Sunny	Moderate	Mid-Ebb	Surface	1	14:59	8.64	8.14	32.37	25.39	3.4	4
CR2	20220506	Sunny	Moderate	Mid-Ebb	Middle	5.5	14:58	8.47	8.07	32.39	25.47	4.0	4
CR2	20220506	Sunny	Moderate	Mid-Ebb	Middle	5.5	14:58	8.53	8.09	32.31	25.55	3.8	4
CR2	20220506	Sunny	Moderate	Mid-Ebb	Bottom	10	14:57	8.38	8.07	32.54	25.44	4.0	3

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
CR2	20220506	Sunny	Moderate	Mid-Ebb	Bottom	10	14:57	8.4	8.09	32.45	25.59	4.0	4
F1A	20220506	Sunny	Moderate	Mid-Ebb	Surface	1	14:27	9.25	8.15	33.54	25.44	4.8	4
F1A	20220506	Sunny	Moderate	Mid-Ebb	Surface	1	14:27	9.35	8.12	33.72	25.3	4.4	3
F1A	20220506	Sunny	Moderate	Mid-Ebb	Middle	4.2	14:26	9.42	8.12	33.65	25.36	4.8	3
F1A	20220506	Sunny	Moderate	Mid-Ebb	Middle	4.2	14:26	9.54	8.24	33.53	25.28	4.8	3
F1A	20220506	Sunny	Moderate	Mid-Ebb	Bottom	7.4	14:25	9.49	8.2	33.71	25.31	5.4	3
F1A	20220506	Sunny	Moderate	Mid-Ebb	Bottom	7.4	14:25	9.52	8.16	33.52	25.28	5.4	4
H1	20220506	Sunny	Moderate	Mid-Ebb	Surface	1	14:45	9.38	8.04	32.48	25.48	4.6	3
H1	20220506	Sunny	Moderate	Mid-Ebb	Surface	1	14:45	9.45	8.09	32.52	25.61	5.2	3
H1	20220506	Sunny	Moderate	Mid-Ebb	Middle	4.3	14:44	9.48	8.12	32.51	25.53	5.7	3
H1	20220506	Sunny	Moderate	Mid-Ebb	Middle	4.3	14:44	9.38	8.15	32.59	25.59	4.9	3
H1	20220506	Sunny	Moderate	Mid-Ebb	Bottom	7.6	14:43	9.22	8.12	32.53	25.49	5.1	3
H1	20220506	Sunny	Moderate	Mid-Ebb	Bottom	7.6	14:43	9.32	8.14	32.56	25.53	5.9	3
M1	20220506	Sunny	Moderate	Mid-Ebb	Surface	1	12:51	9.43	8.28	32.1	25.59	4.9	4
M1	20220506	Sunny	Moderate	Mid-Ebb	Surface	1	12:51	9.55	8.26	32	25.72	4.3	3
M1	20220506	Sunny	Moderate	Mid-Ebb	Middle	4.5	12:50	9.61	8.29	32.1	25.68	5.4	3
M1	20220506	Sunny	Moderate	Mid-Ebb	Middle	4.5	12:50	9.48	8.3	32.06	25.58	5.1	3
M1	20220506	Sunny	Moderate	Mid-Ebb	Bottom	8	12:49	9.68	8.31	32.07	25.61	5.8	4
M1	20220506	Sunny	Moderate	Mid-Ebb	Bottom	8	12:49	9.5	8.34	31.85	25.5	5.6	3
B1	20220509	Cloudy	Moderate	Mid-Flood	Surface	1	11:15	9.77	8.13	33.85	24.92	3.5	2.5
B1	20220509	Cloudy	Moderate	Mid-Flood	Surface	1	11:15	9.89	8.2	33.93	24.86	4.2	2.5
B1	20220509	Cloudy	Moderate	Mid-Flood	Bottom	3.8	11:14	9.91	8.17	33.97	24.97	3.9	3
B1	20220509	Cloudy	Moderate	Mid-Flood	Bottom	3.8	11:14	9.88	8.19	34.02	24.78	4.0	2.5
B2	20220509	Cloudy	Moderate	Mid-Flood	Surface	1	11:32	9.6	8.26	33.78	24.95	3.9	3
B2	20220509	Cloudy	Moderate	Mid-Flood	Surface	1	11:32	9.57	8.25	33.77	24.96	3.7	2.5
B2	20220509	Cloudy	Moderate	Mid-Flood	Bottom	3.4	11:31	9.52	8.28	33.8	24.94	4.1	2.5
B2	20220509	Cloudy	Moderate	Mid-Flood	Bottom	3.4	11:31	9.57	8.3	33.69	24.89	4.8	2.5
В3	20220509	Cloudy	Moderate	Mid-Flood	Surface	1	11:55	9.02	8.31	33.38	25.2	4.1	3
В3	20220509	Cloudy	Moderate	Mid-Flood	Surface	1	11:55	9.03	8.27	33.45	25.37	4.1	2.5
В3	20220509	Cloudy	Moderate	Mid-Flood	Bottom	4.2	11:54	8.89	8.29	33.37	25.22	4.6	2.5
В3	20220509	Cloudy	Moderate	Mid-Flood	Bottom	4.2	11:54	9.03	8.26	33.3	25.23	4.5	3
B4	20220509	Cloudy	Moderate	Mid-Flood	Surface	1	11:45	8.78	8.25	32.79	24.87	5.7	2.5
B4	20220509	Cloudy	Moderate	Mid-Flood	Surface	1	11:45	8.78	8.3	32.91	24.85	5.1	2.5
B4	20220509	Cloudy	Moderate	Mid-Flood	Bottom	3.8	11:44	8.8	8.26	32.7	24.73	6.2	3
B4	20220509	Cloudy	Moderate	Mid-Flood	Bottom	3.8	11:44	8.76	8.25	32.77	24.97	5.9	4
C1A	20220509	Cloudy	Moderate	Mid-Flood	Surface	1	10:47	9.38	8.2	33.76	25.14	6.9	5
C1A	20220509	Cloudy	Moderate	Mid-Flood	Surface	1	10:47	9.4	8.18	33.75	25.11	7.0	4
C1A	20220509	Cloudy	Moderate	Mid-Flood	Middle	5.15	10:46	9.34	8.18	33.8	25.02	7.3	6
C1A	20220509	Cloudy	Moderate	Mid-Flood	Middle	5.15	10:46	9.22	8.16	33.87	25.05	7.6	4
C1A	20220509	Cloudy	Moderate	Mid-Flood	Bottom	9.3	10:45	9.27	8.21	33.84	25.15	7.8	4
C1A	20220509	Cloudy	Moderate	Mid-Flood	Bottom	9.3	10:45	9.2	8.16	33.92	25.03	7.7	8

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
C2A	20220509	Cloudy	Moderate	Mid-Flood	Surface	1	09:46	9.18	8.23	34.01	25.16	7.7	5
C2A	20220509	Cloudy	Moderate	Mid-Flood	Surface	1	09:46	9.29	8.27	34.11	25.13	7.7	5
C2A	20220509	Cloudy	Moderate	Mid-Flood	Middle	5.9	09:45	9.29	8.29	34.11	25.06	8.1	4
C2A	20220509	Cloudy	Moderate	Mid-Flood	Middle	5.9	09:45	9.19	8.31	33.99	25.06	8.1	5
C2A	20220509	Cloudy	Moderate	Mid-Flood	Bottom	10.8	09:44	9.31	8.29	34.15	24.96	8.9	5
C2A	20220509	Cloudy	Moderate	Mid-Flood	Bottom	10.8	09:44	9.17	8.29	33.96	25.14	8.8	5
CR1	20220509	Cloudy	Moderate	Mid-Flood	Surface	1	10:11	10.05	8.3	33.17	24.93	7.0	3
CR1	20220509	Cloudy	Moderate	Mid-Flood	Surface	1	10:11	10.07	8.31	33.08	24.88	6.9	4
CR1	20220509	Cloudy	Moderate	Mid-Flood	Middle	6.35	10:10	10.08	8.27	33.15	25	7.0	3
CR1	20220509	Cloudy	Moderate	Mid-Flood	Middle	6.35	10:10	9.99	8.27	33.25	25.1	7.0	2.5
CR1	20220509	Cloudy	Moderate	Mid-Flood	Bottom	11.7	10:09	9.89	8.3	33.15	24.94	7.2	3
CR1	20220509	Cloudy	Moderate	Mid-Flood	Bottom	11.7	10:09	9.95	8.3	33.16	24.92	7.4	2.5
CR2	20220509	Cloudy	Moderate	Mid-Flood	Surface	1	10:28	9.09	8.24	32.95	25.2	6.6	2.5
CR2	20220509	Cloudy	Moderate	Mid-Flood	Surface	1	10:28	9.08	8.21	32.87	25.32	6.5	4
CR2	20220509	Cloudy	Moderate	Mid-Flood	Middle	5.65	10:27	9.16	8.22	33.08	25.29	6.9	3
CR2	20220509	Cloudy	Moderate	Mid-Flood	Middle	5.65	10:27	9.05	8.18	32.92	25.36	7.0	3
CR2	20220509	Cloudy	Moderate	Mid-Flood	Bottom	10.3	10:26	9.17	8.19	32.96	25.36	6.7	3
CR2	20220509	Cloudy	Moderate	Mid-Flood	Bottom	10.3	10:26	9.22	8.24	32.98	25.39	6.3	4
F1A	20220509	Cloudy	Moderate	Mid-Flood	Surface	1	11:20	8.68	8.29	33.18	25.1	5.6	4
F1A	20220509	Cloudy	Moderate	Mid-Flood	Surface	1	11:20	8.75	8.23	33.2	25.31	5.4	5
F1A	20220509	Cloudy	Moderate	Mid-Flood	Middle	3.8	11:19	8.75	8.25	32.95	25.31	5.9	4
F1A	20220509	Cloudy	Moderate	Mid-Flood	Middle	3.8	11:19	8.89	8.23	33.14	25.17	6.5	7
F1A	20220509	Cloudy	Moderate	Mid-Flood	Bottom	6.6	11:18	8.7	8.24	33.13	25.23	6.3	5
F1A	20220509	Cloudy	Moderate	Mid-Flood	Bottom	6.6	11:18	8.72	8.29	32.92	25.11	6.1	4
H1	20220509	Cloudy	Moderate	Mid-Flood	Surface	1	12:01	9.67	8.19	33.01	25.11	6.1	3
H1	20220509	Cloudy	Moderate	Mid-Flood	Surface	1	12:01	9.71	8.22	32.9	25.12	6.2	2.5
H1	20220509	Cloudy	Moderate	Mid-Flood	Middle	3.85	12:00	9.6	8.18	32.87	25.06	6.1	4
H1	20220509	Cloudy	Moderate	Mid-Flood	Middle	3.85	12:00	9.64	8.24	33	24.95	6.2	2.5
H1	20220509	Cloudy	Moderate	Mid-Flood	Bottom	6.7	11:59	9.57	8.24	33.06	24.96	6.6	2.5
H1	20220509	Cloudy	Moderate	Mid-Flood	Bottom	6.7	11:59	9.64	8.22	32.88	24.92	6.4	4
M1	20220509	Cloudy	Moderate	Mid-Flood	Surface	1	10:45	9.32	8.3	33.24	24.97	5.9	4
M1	20220509	Cloudy	Moderate	Mid-Flood	Surface	1	10:45	9.32	8.28	33.32	24.97	6.1	3
M1	20220509	Cloudy	Moderate	Mid-Flood	Middle	3.95	10:44	9.27	8.32	33.34	24.98	6.4	2.5
M1	20220509	Cloudy	Moderate	Mid-Flood	Middle	3.95	10:44	9.32	8.28	33.41	24.79	6.2	2.5
M1	20220509	Cloudy	Moderate	Mid-Flood	Bottom	6.9	10:43	9.33	8.25	33.34	24.81	6.6	3
M1	20220509	Cloudy	Moderate	Mid-Flood	Bottom	6.9	10:43	9.2	8.3	33.37	24.95	6.7	3
B1	20220509	Cloudy	Moderate	Mid-Ebb	Surface	1	17:08	8.83	8.27	32.73	24.9	4.9	3
B1	20220509	Cloudy	Moderate	Mid-Ebb	Surface	1	17:08	8.92	8.26	32.74	25.03	5.2	2.5
B1	20220509	Cloudy	Moderate	Mid-Ebb	Bottom	4	17:07	8.75	8.23	32.87	24.97	5.3	4
B1	20220509	Cloudy	Moderate	Mid-Ebb	Bottom	4	17:07	8.93	8.24	32.74	25.02	5.2	4
B2	20220509	Cloudy	Moderate	Mid-Ebb	Surface	1	17:23	9.63	8.11	33.72	25.06	5.7	6

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
B2	20220509	Cloudy	Moderate	Mid-Ebb	Surface	1	17:23	9.67	8.13	33.66	25.17	6.0	3
B2	20220509	Cloudy	Moderate	Mid-Ebb	Bottom	4.1	17:22	9.65	8.14	33.71	25.21	5.7	2.5
B2	20220509	Cloudy	Moderate	Mid-Ebb	Bottom	4.1	17:22	9.68	8.11	33.55	25.11	6.6	4
В3	20220509	Cloudy	Moderate	Mid-Ebb	Surface	1	16:56	9.09	8.25	33.67	25.42	4.7	3
В3	20220509	Cloudy	Moderate	Mid-Ebb	Surface	1	16:56	9.08	8.26	33.5	25.37	4.6	6
В3	20220509	Cloudy	Moderate	Mid-Ebb	Bottom	4.2	16:55	9.15	8.27	33.63	25.47	4.4	3
В3	20220509	Cloudy	Moderate	Mid-Ebb	Bottom	4.2	16:55	9.23	8.2	33.62	25.34	4.8	3
B4	20220509	Cloudy	Moderate	Mid-Ebb	Surface	1	17:05	9.62	8.22	32.71	25.24	4.9	2.5
B4	20220509	Cloudy	Moderate	Mid-Ebb	Surface	1	17:05	9.52	8.18	32.88	25.27	4.9	4
B4	20220509	Cloudy	Moderate	Mid-Ebb	Bottom	3.3	17:04	9.65	8.16	32.76	25.31	6.0	3
B4	20220509	Cloudy	Moderate	Mid-Ebb	Bottom	3.3	17:04	9.61	8.24	32.75	25.26	5.6	4
C1A	20220509	Cloudy	Moderate	Mid-Ebb	Surface	1	16:45	9.24	8.26	33.56	25.18	6.8	2.5
C1A	20220509	Cloudy	Moderate	Mid-Ebb	Surface	1	16:45	9.21	8.2	33.17	25.16	7.0	2.5
C1A	20220509	Cloudy	Moderate	Mid-Ebb	Middle	4.85	16:44	9.16	8.22	33.66	25.22	7.5	4
C1A	20220509	Cloudy	Moderate	Mid-Ebb	Middle	4.85	16:44	9.22	8.26	33.58	25.13	7.2	4
C1A	20220509	Cloudy	Moderate	Mid-Ebb	Bottom	8.7	16:43	9.31	8.19	33.67	25.16	7.8	5
C1A	20220509	Cloudy	Moderate	Mid-Ebb	Bottom	8.7	16:43	9.36	8.26	33.14	25.12	8.1	7
C2A	20220509	Cloudy	Moderate	Mid-Ebb	Surface	1	16:45	9.92	8.24	33.53	25.17	6.7	5
C2A	20220509	Cloudy	Moderate	Mid-Ebb	Surface	1	16:45	9.95	8.23	33.39	25.33	6.9	4
C2A	20220509	Cloudy	Moderate	Mid-Ebb	Middle	6.1	16:44	10.03	8.25	33.33	25.34	7.1	4
C2A	20220509	Cloudy	Moderate	Mid-Ebb	Middle	6.1	16:44	10	8.27	33.37	25.27	7.0	4
C2A	20220509	Cloudy	Moderate	Mid-Ebb	Bottom	11.2	16:43	9.93	8.24	33.51	25.19	6.7	3
C2A	20220509	Cloudy	Moderate	Mid-Ebb	Bottom	11.2	16:43	9.97	8.24	33.48	25.35	6.7	6
CR1	20220509	Cloudy	Moderate	Mid-Ebb	Surface	1	18:19	9.25	8.24	33.6	25.3	5.1	3
CR1	20220509	Cloudy	Moderate	Mid-Ebb	Surface	1	18:19	9.4	8.27	33.13	25.25	4.6	3
CR1	20220509	Cloudy	Moderate	Mid-Ebb	Middle	6.3	18:18	9.34	8.23	33.19	25.39	4.9	2.5
CR1	20220509	Cloudy	Moderate	Mid-Ebb	Middle	6.3	18:18	9.33	8.28	33.73	25.28	5.1	3
CR1	20220509	Cloudy	Moderate	Mid-Ebb	Bottom	11.6	18:17	9.39	8.23	33.21	25.29	5.8	2.5
CR1	20220509	Cloudy	Moderate	Mid-Ebb	Bottom	11.6	18:17	9.24	8.24	33.17	25.3	5.8	3
CR2	20220509	Cloudy	Moderate	Mid-Ebb	Surface	1	18:02	8.97	8.24	33.14	25.04	5.0	3
CR2	20220509	Cloudy	Moderate	Mid-Ebb	Surface	1	18:02	8.99	8.26	33.62	24.96	5.4	6
CR2	20220509	Cloudy	Moderate	Mid-Ebb	Middle	5.9	18:01	9.14	8.26	33.68	24.93	5.9	4
CR2	20220509	Cloudy	Moderate	Mid-Ebb	Middle	5.9	18:01	9.06	8.26	33.14	24.89	5.1	3
CR2	20220509	Cloudy	Moderate	Mid-Ebb	Bottom	10.8	18:00	9.05	8.21	33.13	25.05	6.2	2.5
CR2	20220509	Cloudy	Moderate	Mid-Ebb	Bottom	10.8	18:00	9.09	8.19	33.73	24.95	5.3	3
F1A	20220509	Cloudy	Moderate	Mid-Ebb	Surface	1	17:29	8.67	8.28	33.55	25.17	5.4	5
F1A	20220509	Cloudy	Moderate	Mid-Ebb	Surface	1	17:29	8.84	8.29	33.53	25.15	5.3	3
F1A	20220509	Cloudy	Moderate	Mid-Ebb	Middle	4.05	17:28	8.71	8.24	33.54	25.31	6.0	7
F1A	20220509	Cloudy	Moderate	Mid-Ebb	Middle	4.05	17:28	8.81	8.23	33.45	25.32	6.3	4
F1A	20220509	Cloudy	Moderate	Mid-Ebb	Bottom	7.1	17:27	8.83	8.29	33.35	25.28	6.2	7
F1A	20220509	Cloudy	Moderate	Mid-Ebb	Bottom	7.1	17:27	8.85	8.27	33.42	25.31	6.2	5

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
H1	20220509	Cloudy	Moderate	Mid-Ebb	Surface	1	17:49	8.87	8.25	33.03	25.11	5.3	2.5
H1	20220509	Cloudy	Moderate	Mid-Ebb	Surface	1	17:49	8.82	8.23	33	25.21	6.1	3
H1	20220509	Cloudy	Moderate	Mid-Ebb	Middle	4.4	17:48	8.84	8.23	33.2	25.15	6.0	6
H1	20220509	Cloudy	Moderate	Mid-Ebb	Middle	4.4	17:48	8.73	8.25	33.08	25.14	6.3	8
H1	20220509	Cloudy	Moderate	Mid-Ebb	Bottom	7.8	17:47	8.89	8.25	33.03	25.03	5.8	2.5
H1	20220509	Cloudy	Moderate	Mid-Ebb	Bottom	7.8	17:47	8.79	8.22	33.13	25.11	6.0	3
M1	20220509	Cloudy	Moderate	Mid-Ebb	Surface	1	17:52	8.51	8.16	32.56	25.1	5.7	7
M1	20220509	Cloudy	Moderate	Mid-Ebb	Surface	1	17:52	8.58	8.13	32.76	25.11	5.2	5
M1	20220509	Cloudy	Moderate	Mid-Ebb	Middle	4.8	17:51	8.56	8.15	32.61	25.01	5.7	6
M1	20220509	Cloudy	Moderate	Mid-Ebb	Middle	4.8	17:51	8.59	8.12	32.79	25	6.0	4
M1	20220509	Cloudy	Moderate	Mid-Ebb	Bottom	8.6	17:50	8.61	8.14	32.61	25.05	6.5	2.5
M1	20220509	Cloudy	Moderate	Mid-Ebb	Bottom	8.6	17:50	8.67	8.18	32.63	24.96	6.1	4
B1	20220511	Cloudy	Moderate	Mid-Ebb	Surface	1	08:56	8.55	8.15	30.88	23.93	5.3	5
B1	20220511	Cloudy	Moderate	Mid-Ebb	Surface	1	08:56	8.29	8.22	30.52	24.07	5.6	9
B1	20220511	Cloudy	Moderate	Mid-Ebb	Bottom	4	08:55	8.6	8.15	30.81	24.07	5.6	5
B1	20220511	Cloudy	Moderate	Mid-Ebb	Bottom	4	08:55	8.43	8.17	30.61	23.97	5.4	6
B2	20220511	Cloudy	Moderate	Mid-Ebb	Surface	1	09:12	8.83	8.19	30.85	24	6.3	6
B2	20220511	Cloudy	Moderate	Mid-Ebb	Surface	1	09:12	8.78	8.25	30.84	24.08	6.1	4
B2	20220511	Cloudy	Moderate	Mid-Ebb	Bottom	4.5	09:11	8.93	8.25	30.75	24.01	6.1	6
B2	20220511	Cloudy	Moderate	Mid-Ebb	Bottom	4.5	09:11	8.92	8.19	30.86	24.16	6.2	3
В3	20220511	Cloudy	Moderate	Mid-Ebb	Surface	1	11:12	9.5	8.17	31.2	24.21	6.1	5
B3	20220511	Cloudy	Moderate	Mid-Ebb	Surface	1	11:12	9.79	8.2	31.23	24.06	6.3	8
В3	20220511	Cloudy	Moderate	Mid-Ebb	Bottom	3.9	11:11	9.44	8.21	31.54	24.16	7.0	9
B3	20220511	Cloudy	Moderate	Mid-Ebb	Bottom	3.9	11:11	9.51	8.16	31.51	24.22	7.1	7
B4	20220511	Cloudy	Moderate	Mid-Ebb	Surface	1	11:02	9.69	8.21	31.79	23.94	6.0	9
B4	20220511	Cloudy	Moderate	Mid-Ebb	Surface	1	11:02	9.41	8.17	31.79	23.88	5.9	6
B4	20220511	Cloudy	Moderate	Mid-Ebb	Bottom	3.3	11:01	9.55	8.16	31.95	24.04	6.4	5
B4	20220511	Cloudy	Moderate	Mid-Ebb	Bottom	3.3	11:01	9.58	8.21	31.72	24.04	6.3	4
C1A	20220511	Cloudy	Moderate	Mid-Ebb	Surface	1	08:26	8.67	8.07	31.31	23.83	8.4	3
C1A	20220511	Cloudy	Moderate	Mid-Ebb	Surface	1	08:26	8.65	8.03	31.23	23.95	8.4	2.5
C1A	20220511	Cloudy	Moderate	Mid-Ebb	Middle	4.7	08:25	8.78	8.07	31.31	23.87	8.3	2.5
C1A	20220511	Cloudy	Moderate	Mid-Ebb	Middle	4.7	08:25	8.48	8.06	31.26	23.79	8.3	4
C1A	20220511	Cloudy	Moderate	Mid-Ebb	Bottom	8.4	08:24	8.61	8.08	31.32	23.84	8.7	2.5
C1A	20220511	Cloudy	Moderate	Mid-Ebb	Bottom	8.4	08:24	8.53	8.04	31.11	23.91	8.7	2.5
C2A	20220511	Cloudy	Moderate	Mid-Ebb	Surface	1	10:34	9.47	8.19	32.32	24.25	7.8	3
C2A	20220511	Cloudy	Moderate	Mid-Ebb	Surface	1	10:34	9.52	8.18	32.47	24.16	7.7	5
C2A	20220511	Cloudy	Moderate	Mid-Ebb	Middle	5.65	10:33	9.71	8.19	32.23	24.28	7.5	3
C2A	20220511	Cloudy	Moderate	Mid-Ebb	Middle	5.65	10:33	9.54	8.18	32.33	24.24	6.9	3
C2A	20220511	Cloudy	Moderate	Mid-Ebb	Bottom	10.3	10:32	9.47	8.16	32.24	24.24	7.4	5
C2A	20220511	Cloudy	Moderate	Mid-Ebb	Bottom	10.3	10:32	9.73	8.18	32.51	24.31	7.2	3
CR1	20220511	Cloudy	Moderate	Mid-Ebb	Surface	1	10:14	8.94	8.17	31.7	24.22	6.3	3

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
CR1	20220511	Cloudy	Moderate	Mid-Ebb	Surface	1	10:14	9.11	8.15	31.73	24.13	6.1	5
CR1	20220511	Cloudy	Moderate	Mid-Ebb	Middle	6.9	10:13	9.2	8.17	31.76	24.25	6.6	5
CR1	20220511	Cloudy	Moderate	Mid-Ebb	Middle	6.9	10:13	9.26	8.17	31.75	24.14	6.1	3
CR1	20220511	Cloudy	Moderate	Mid-Ebb	Bottom	12.8	10:12	9.15	8.17	31.96	24.27	6.6	3
CR1	20220511	Cloudy	Moderate	Mid-Ebb	Bottom	12.8	10:12	8.92	8.2	31.99	24.16	6.3	3
CR2	20220511	Cloudy	Moderate	Mid-Ebb	Surface	1	09:57	8.12	8.03	31.55	23.82	5.9	3
CR2	20220511	Cloudy	Moderate	Mid-Ebb	Surface	1	09:57	8.49	8.01	31.39	23.85	6.4	3
CR2	20220511	Cloudy	Moderate	Mid-Ebb	Middle	6.15	09:56	8.39	8.02	31.65	23.78	6.2	3
CR2	20220511	Cloudy	Moderate	Mid-Ebb	Middle	6.15	09:56	8.5	8.06	31.44	23.93	6.4	3
CR2	20220511	Cloudy	Moderate	Mid-Ebb	Bottom	11.3	09:55	8.16	8	31.46	23.78	6.5	2.5
CR2	20220511	Cloudy	Moderate	Mid-Ebb	Bottom	11.3	09:55	8.24	7.99	31.73	23.74	6.2	2.5
F1A	20220511	Cloudy	Moderate	Mid-Ebb	Surface	1	10:27	9.2	8.15	31.47	24.21	6.2	8
F1A	20220511	Cloudy	Moderate	Mid-Ebb	Surface	1	10:27	9.37	8.18	31.6	24.17	6.3	6
F1A	20220511	Cloudy	Moderate	Mid-Ebb	Middle	4.1	10:26	9.07	8.22	31.8	24.26	7.2	4
F1A	20220511	Cloudy	Moderate	Mid-Ebb	Middle	4.1	10:26	9.09	8.18	31.48	24.16	6.7	4
F1A	20220511	Cloudy	Moderate	Mid-Ebb	Bottom	7.2	10:25	9.26	8.17	31.63	24.2	7.7	3
F1A	20220511	Cloudy	Moderate	Mid-Ebb	Bottom	7.2	10:25	9.25	8.17	31.76	24.26	7.2	3
H1	20220511	Cloudy	Moderate	Mid-Ebb	Surface	1	09:39	8.98	8.15	31.48	24.26	7.0	5
H1	20220511	Cloudy	Moderate	Mid-Ebb	Surface	1	09:39	8.87	8.15	31.53	24.09	6.1	4
H1	20220511	Cloudy	Moderate	Mid-Ebb	Middle	4.3	09:38	8.74	8.13	31.62	24.19	6.2	6
H1	20220511	Cloudy	Moderate	Mid-Ebb	Middle	4.3	09:38	8.69	8.15	31.61	24.2	6.9	6
H1	20220511	Cloudy	Moderate	Mid-Ebb	Bottom	7.6	09:37	8.82	8.09	31.47	24.18	6.7	2.5
H1	20220511	Cloudy	Moderate	Mid-Ebb	Bottom	7.6	09:37	8.88	8.13	31.25	24.11	7.6	4
M1	20220511	Cloudy	Moderate	Mid-Ebb	Surface	1	10:03	8.77	8.04	31.42	24.16	7.4	6
M1	20220511	Cloudy	Moderate	Mid-Ebb	Surface	1	10:03	8.78	8.03	31.36	24.23	7.8	6
M1	20220511	Cloudy	Moderate	Mid-Ebb	Middle	4.65	10:02	8.74	7.99	31.28	24.18	7.1	3
M1	20220511	Cloudy	Moderate	Mid-Ebb	Middle	4.65	10:02	8.95	8.02	31.45	24.2	7.6	2.5
M1	20220511	Cloudy	Moderate	Mid-Ebb	Bottom	8.3	10:01	8.81	8.02	31.48	24.15	7.2	2.5
M1	20220511	Cloudy	Moderate	Mid-Ebb	Bottom	8.3	10:01	8.85	7.98	31.51	24.2	7.9	2.5
B1	20220511	Cloudy	Moderate	Mid-Flood	Surface	1	13:46	8.96	8.2	30.72	24.08	5.6	3
B1	20220511	Cloudy	Moderate	Mid-Flood	Surface	1	13:46	9.03	8.22	30.59	24.14	5.0	4
B1	20220511	Cloudy	Moderate	Mid-Flood	Bottom	4.2	13:45	9.04	8.2	30.87	24.17	6.3	3
B1	20220511	Cloudy	Moderate	Mid-Flood	Bottom	4.2	13:45	8.86	8.22	30.71	24.15	5.6	4
B2	20220511	Cloudy	Moderate	Mid-Flood	Surface	1	14:00	9.5	8.21	30.79	24.03	6.3	5
B2	20220511	Cloudy	Moderate	Mid-Flood	Surface	1	14:00	9.47	8.28	30.69	23.97	7.0	4
B2	20220511	Cloudy	Moderate	Mid-Flood	Bottom	3.7	13:59	9.7	8.21	30.68	23.96	6.8	5
B2	20220511	Cloudy	Moderate	Mid-Flood	Bottom	3.7	13:59	9.48	8.26	30.54	24.02	6.7	8
В3	20220511	Cloudy	Moderate	Mid-Flood	Surface	1	12:46	9.28	8.1	31.81	24.34	6.1	2.5
В3	20220511	Cloudy	Moderate	Mid-Flood	Surface	1	12:46	9.07	8.07	31.74	24.37	5.5	4
В3	20220511	Cloudy	Moderate	Mid-Flood	Bottom	3.4	12:45	9.25	8.08	31.7	24.29	6.3	2.5
В3	20220511	Cloudy	Moderate	Mid-Flood	Bottom	3.4	12:45	9.31	8.01	31.53	24.33	6.5	2.5

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
B4	20220511	Cloudy	Moderate	Mid-Flood	Surface	1	12:56	9.12	8.16	30.74	24.04	5.8	3
B4	20220511	Cloudy	Moderate	Mid-Flood	Surface	1	12:56	9.12	8.18	30.75	24.06	4.9	2.5
B4	20220511	Cloudy	Moderate	Mid-Flood	Bottom	4.1	12:55	9.3	8.17	30.57	24.13	5.9	2.5
B4	20220511	Cloudy	Moderate	Mid-Flood	Bottom	4.1	12:55	9.32	8.12	30.65	24.08	5.3	3
C1A	20220511	Cloudy	Moderate	Mid-Flood	Surface	1	13:20	8.95	8.17	31.43	24.3	7.1	5
C1A	20220511	Cloudy	Moderate	Mid-Flood	Surface	1	13:20	8.94	8.23	31.36	24.29	6.9	8
C1A	20220511	Cloudy	Moderate	Mid-Flood	Middle	5.25	13:19	9.06	8.21	31.41	24.39	7.5	6
C1A	20220511	Cloudy	Moderate	Mid-Flood	Middle	5.25	13:19	9.01	8.18	31.37	24.27	7.0	7
C1A	20220511	Cloudy	Moderate	Mid-Flood	Bottom	9.5	13:18	8.89	8.21	31.54	24.34	7.6	7
C1A	20220511	Cloudy	Moderate	Mid-Flood	Bottom	9.5	13:18	8.99	8.22	31.52	24.32	7.3	8
C2A	20220511	Cloudy	Moderate	Mid-Flood	Surface	1	12:34	8.68	8.16	31.41	24.15	7.3	5
C2A	20220511	Cloudy	Moderate	Mid-Flood	Surface	1	12:34	8.77	8.13	31.46	24.17	7.8	6
C2A	20220511	Cloudy	Moderate	Mid-Flood	Middle	5.6	12:33	8.68	8.08	31.59	24.14	8.2	6
C2A	20220511	Cloudy	Moderate	Mid-Flood	Middle	5.6	12:33	8.63	8.13	31.49	24.1	8.6	8
C2A	20220511	Cloudy	Moderate	Mid-Flood	Bottom	10.2	12:32	8.63	8.16	31.49	24.08	9.0	6
C2A	20220511	Cloudy	Moderate	Mid-Flood	Bottom	10.2	12:32	8.67	8.17	31.63	24.09	8.2	6
CR1	20220511	Cloudy	Moderate	Mid-Flood	Surface	1	12:34	8.46	8.08	31.11	24.33	6.4	4
CR1	20220511	Cloudy	Moderate	Mid-Flood	Surface	1	12:34	8.5	8.13	31.33	24.27	5.9	4
CR1	20220511	Cloudy	Moderate	Mid-Flood	Middle	6.4	12:33	8.42	8.07	31.27	24.39	6.1	4
CR1	20220511	Cloudy	Moderate	Mid-Flood	Middle	6.4	12:33	8.4	8.04	31.19	24.33	6.0	3
CR1	20220511	Cloudy	Moderate	Mid-Flood	Bottom	11.8	12:32	8.4	8.14	31.21	24.28	6.8	6
CR1	20220511	Cloudy	Moderate	Mid-Flood	Bottom	11.8	12:32	8.5	8.05	31.3	24.35	6.3	4
CR2	20220511	Cloudy	Moderate	Mid-Flood	Surface	1	12:45	9.5	8.26	31.77	24.11	5.2	7
CR2	20220511	Cloudy	Moderate	Mid-Flood	Surface	1	12:45	9.59	8.18	31.93	24.1	5.5	8
CR2	20220511	Cloudy	Moderate	Mid-Flood	Middle	5.95	12:44	9.72	8.24	31.96	24.09	5.3	4
CR2	20220511	Cloudy	Moderate	Mid-Flood	Middle	5.95	12:44	9.62	8.28	31.84	24.08	5.7	6
CR2	20220511	Cloudy	Moderate	Mid-Flood	Bottom	10.9	12:43	9.55	8.22	31.97	24.06	6.0	7
CR2	20220511	Cloudy	Moderate	Mid-Flood	Bottom	10.9	12:43	9.48	8.26	31.79	24.08	6.6	4
F1A	20220511	Cloudy	Moderate	Mid-Flood	Surface	1	13:20	8.58	8.16	31.44	24.01	6.7	7
F1A	20220511	Cloudy	Moderate	Mid-Flood	Surface	1	13:20	8.32	8.19	31.66	24.01	6.4	6
F1A	20220511	Cloudy	Moderate	Mid-Flood	Middle	4.15	13:19	8.6	8.16	31.7	24	7.4	7
F1A	20220511	Cloudy	Moderate	Mid-Flood	Middle	4.15	13:19	8.42	8.16	31.65	24.03	6.9	5
F1A	20220511	Cloudy	Moderate	Mid-Flood	Bottom	7.3	13:18	8.51	8.18	31.66	24.03	7.0	4
F1A	20220511	Cloudy	Moderate	Mid-Flood	Bottom	7.3	13:18	8.59	8.15	31.36	24.09	7.1	5
H1	20220511	Cloudy	Moderate	Mid-Flood	Surface	1	13:00	8.94	8.11	30.99	24.07	5.8	3
H1	20220511	Cloudy	Moderate	Mid-Flood	Surface	1	13:00	8.87	8.1	30.71	24	5.9	2.5
H1	20220511	Cloudy	Moderate	Mid-Flood	Middle	4.2	12:59	8.97	8.13	30.92	24.07	5.9	3
H1	20220511	Cloudy	Moderate	Mid-Flood	Middle	4.2	12:59	8.9	8.13	30.98	24.12	6.7	3
H1	20220511	Cloudy	Moderate	Mid-Flood	Bottom	7.4	12:58	8.72	8.11	30.97	24.11	7.1	7
H1	20220511	Cloudy	Moderate	Mid-Flood	Bottom	7.4	12:58	8.96	8.14	30.96	24.06	7.0	7
M1	20220511	Cloudy	Moderate	Mid-Flood	Surface	1	13:47	8.49	8.03	31.16	24.31	6.1	6

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
M1	20220511	Cloudy	Moderate	Mid-Flood	Surface	1	13:47	8.72	8.08	31.12	24.2	5.6	6
M1	20220511	Cloudy	Moderate	Mid-Flood	Middle	4.25	13:46	8.5	8.07	31.39	24.28	6.5	6
M1	20220511	Cloudy	Moderate	Mid-Flood	Middle	4.25	13:46	8.8	8.07	31.23	24.24	5.8	4
M1	20220511	Cloudy	Moderate	Mid-Flood	Bottom	7.5	13:45	8.5	8.09	31.14	24.2	6.0	4
M1	20220511	Cloudy	Moderate	Mid-Flood	Bottom	7.5	13:45	8.65	8.07	31.24	24.23	6.3	6
B1	20220513	Cloudy	Moderate	Mid-Ebb	Surface	1	09:14	8.79	8.14	33.05	25.23	3.5	6
B1	20220513	Cloudy	Moderate	Mid-Ebb	Surface	1	09:14	8.58	8.15	33.03	25.15	3.7	7
B1	20220513	Cloudy	Moderate	Mid-Ebb	Bottom	3.8	09:13	8.8	8.2	33.03	25.27	3.5	8
B1	20220513	Cloudy	Moderate	Mid-Ebb	Bottom	3.8	09:13	8.68	8.2	33.08	25.33	3.5	9
B2	20220513	Cloudy	Moderate	Mid-Ebb	Surface	1	09:29	8.76	8.14	33.66	24.99	3.8	32
B2	20220513	Cloudy	Moderate	Mid-Ebb	Surface	1	09:29	8.7	8.09	33.63	25.07	4.1	30
B2	20220513	Cloudy	Moderate	Mid-Ebb	Bottom	4.1	09:28	8.76	8.15	33.6	24.94	4.2	13
B2	20220513	Cloudy	Moderate	Mid-Ebb	Bottom	4.1	09:28	8.64	8.16	33.52	25.03	4.4	14
B3	20220513	Cloudy	Moderate	Mid-Ebb	Surface	1	11:43	8.5	8.25	32.54	25.31	3.6	16
В3	20220513	Cloudy	Moderate	Mid-Ebb	Surface	1	11:43	8.45	8.19	32.62	25.35	3.8	16
B3	20220513	Cloudy	Moderate	Mid-Ebb	Bottom	3.6	11:42	8.38	8.15	32.78	25.18	4.7	7
В3	20220513	Cloudy	Moderate	Mid-Ebb	Bottom	3.6	11:42	8.28	8.16	32.61	25.42	4.2	6
B4	20220513	Cloudy	Moderate	Mid-Ebb	Surface	1	11:33	8.61	8.15	33.05	25.18	4.0	5
B4	20220513	Cloudy	Moderate	Mid-Ebb	Surface	1	11:33	8.6	8.26	33.04	25.1	4.3	6
B4	20220513	Cloudy	Moderate	Mid-Ebb	Bottom	3.8	11:32	8.64	8.26	33.05	25.2	4.3	3
B4	20220513	Cloudy	Moderate	Mid-Ebb	Bottom	3.8	11:32	8.56	8.18	33.1	25.23	4.9	3
C1A	20220513	Cloudy	Moderate	Mid-Ebb	Surface	1	08:46	8.83	8.23	32.81	25.07	5.0	5
C1A	20220513	Cloudy	Moderate	Mid-Ebb	Surface	1	08:46	8.81	8.21	32.88	25.11	4.7	4
C1A	20220513	Cloudy	Moderate	Mid-Ebb	Middle	4.65	08:45	8.75	8.21	32.35	25.17	5.8	4
C1A	20220513	Cloudy	Moderate	Mid-Ebb	Middle	4.65	08:45	8.66	8.23	32.48	25.04	5.5	5
C1A	20220513	Cloudy	Moderate	Mid-Ebb	Bottom	8.3	08:44	8.67	8.18	32.56	25.3	5.7	4
C1A	20220513	Cloudy	Moderate	Mid-Ebb	Bottom	8.3	08:44	8.73	8.23	32.81	25.27	5.4	8
C2A	20220513	Cloudy	Moderate	Mid-Ebb	Surface	1	10:49	8.87	8.2	32.64	25.08	4.3	8
C2A	20220513	Cloudy	Moderate	Mid-Ebb	Surface	1	10:49	8.88	8.26	32.5	25.05	4.3	9
C2A	20220513	Cloudy	Moderate	Mid-Ebb	Middle	5.95	10:48	8.84	8.21	32.67	25.2	4.3	6
C2A	20220513	Cloudy	Moderate	Mid-Ebb	Middle	5.95	10:48	8.89	8.15	32.68	25.31	4.1	7
C2A	20220513	Cloudy	Moderate	Mid-Ebb	Bottom	10.9	10:47	9.03	8.19	32.55	25.06	4.8	8
C2A	20220513	Cloudy	Moderate	Mid-Ebb	Bottom	10.9	10:47	8.99	8.26	32.46	25.13	4.7	7
CR1	20220513	Cloudy	Moderate	Mid-Ebb	Surface	1	10:26	8.5	8.09	33.41	25.36	3.7	5
CR1	20220513	Cloudy	Moderate	Mid-Ebb	Surface	1	10:26	8.45	8.08	33.62	25.1	4.2	6
CR1	20220513	Cloudy	Moderate	Mid-Ebb	Middle	6.8	10:25	8.48	8.1	33.63	25.33	3.6	6
CR1	20220513	Cloudy	Moderate	Mid-Ebb	Middle	6.8	10:25	8.32	8.07	33.5	25.14	3.4	5
CR1	20220513	Cloudy	Moderate	Mid-Ebb	Bottom	12.6	10:24	8.45	8.11	33.45	25.21	4.1	6
CR1	20220513	Cloudy	Moderate	Mid-Ebb	Bottom	12.6	10:24	8.35	8.06	33.39	25.21	4.6	6
CR2	20220513	Cloudy	Moderate	Mid-Ebb	Surface	1	10:11	9.15	8.21	33.33	25.35	4.0	9
CR2	20220513	Cloudy	Moderate	Mid-Ebb	Surface	1	10:11	9.1	8.21	33.2	25.21	3.9	5

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
CR2	20220513	Cloudy	Moderate	Mid-Ebb	Middle	5.65	10:10	8.9	8.21	33.21	25.43	3.9	4
CR2	20220513	Cloudy	Moderate	Mid-Ebb	Middle	5.65	10:10	9.08	8.22	33.21	25.32	4.1	5
CR2	20220513	Cloudy	Moderate	Mid-Ebb	Bottom	10.3	10:09	8.97	8.25	33.17	25.2	4.4	8
CR2	20220513	Cloudy	Moderate	Mid-Ebb	Bottom	10.3	10:09	8.93	8.25	33.28	25.33	3.8	6
F1A	20220513	Cloudy	Moderate	Mid-Ebb	Surface	1	11:09	9.15	8.23	33.85	25.19	2.4	5
F1A	20220513	Cloudy	Moderate	Mid-Ebb	Surface	1	11:09	9.03	8.24	33.8	25.1	2.3	5
F1A	20220513	Cloudy	Moderate	Mid-Ebb	Middle	3.95	11:08	8.95	8.25	33.78	25.12	2.5	5
F1A	20220513	Cloudy	Moderate	Mid-Ebb	Middle	3.95	11:08	9.03	8.24	33.92	25.12	2.5	8
F1A	20220513	Cloudy	Moderate	Mid-Ebb	Bottom	6.9	11:07	9.01	8.24	33.83	24.98	2.6	6
F1A	20220513	Cloudy	Moderate	Mid-Ebb	Bottom	6.9	11:07	9.15	8.23	33.83	25.2	2.7	6
H1	20220513	Cloudy	Moderate	Mid-Ebb	Surface	1	09:56	8.3	8.17	33.35	25.3	2.4	6
H1	20220513	Cloudy	Moderate	Mid-Ebb	Surface	1	09:56	8.31	8.21	33.42	25.34	2.4	7
H1	20220513	Cloudy	Moderate	Mid-Ebb	Middle	3.9	09:55	8.47	8.24	33.43	25.3	2.6	5
H1	20220513	Cloudy	Moderate	Mid-Ebb	Middle	3.9	09:55	8.45	8.26	33.5	25.23	2.7	4
H1	20220513	Cloudy	Moderate	Mid-Ebb	Bottom	6.8	09:54	8.43	8.22	33.53	25.13	3.0	7
H1	20220513	Cloudy	Moderate	Mid-Ebb	Bottom	6.8	09:54	8.4	8.16	33.49	25.39	2.7	5
M1	20220513	Cloudy	Moderate	Mid-Ebb	Surface	1	10:34	8.37	8.08	32.96	24.78	2.7	12
M1	20220513	Cloudy	Moderate	Mid-Ebb	Surface	1	10:34	8.49	8.1	32.97	24.83	2.5	14
M1	20220513	Cloudy	Moderate	Mid-Ebb	Middle	4.6	10:33	8.53	8.11	32.97	24.78	2.2	2.5
M1	20220513	Cloudy	Moderate	Mid-Ebb	Middle	4.6	10:33	8.3	8.04	32.84	24.87	2.4	2.5
M1	20220513	Cloudy	Moderate	Mid-Ebb	Bottom	8.2	10:32	8.36	8.09	32.97	24.93	2.5	2.5
M1	20220513	Cloudy	Moderate	Mid-Ebb	Bottom	8.2	10:32	8.49	8.08	32.9	25.04	3.0	2.5
B1	20220513	Cloudy	Moderate	Mid-Flood	Surface	1	15:06	8.6	8.15	33.72	25.1	3.7	4
B1	20220513	Cloudy	Moderate	Mid-Flood	Surface	1	15:06	8.71	8.15	33.65	25.26	3.2	5
B1	20220513	Cloudy	Moderate	Mid-Flood	Bottom	4.3	15:05	8.54	8.17	33.67	25.11	3.8	6
B1	20220513	Cloudy	Moderate	Mid-Flood	Bottom	4.3	15:05	8.57	8.15	33.59	25.14	3.4	5
B2	20220513	Cloudy	Moderate	Mid-Flood	Surface	1	15:23	8.6	8.2	33.53	24.96	2.8	4
B2	20220513	Cloudy	Moderate	Mid-Flood	Surface	1	15:23	8.52	8.21	33.99	25.16	3.2	4
B2	20220513	Cloudy	Moderate	Mid-Flood	Bottom	4.2	15:22	8.48	8.25	33.46	25.14	3.5	8
B2	20220513	Cloudy	Moderate	Mid-Flood	Bottom	4.2	15:22	8.6	8.22	33.46	25.16	2.9	5
В3	20220513	Cloudy	Moderate	Mid-Flood	Surface	1	14:58	9.13	8.22	32.87	25.49	3.5	6
В3	20220513	Cloudy	Moderate	Mid-Flood	Surface	1	14:58	9.24	8.26	32.83	25.55	3.0	7
В3	20220513	Cloudy	Moderate	Mid-Flood	Bottom	3.9	14:57	9.1	8.28	32.96	25.49	3.3	5
В3	20220513	Cloudy	Moderate	Mid-Flood	Bottom	3.9	14:57	9.08	8.27	32.96	25.39	3.9	8
В4	20220513	Cloudy	Moderate	Mid-Flood	Surface	1	15:08	8.14	8.19	32.84	25.28	3.3	8
B4	20220513	Cloudy	Moderate	Mid-Flood	Surface	1	15:08	7.98	8.27	33.15	25.2	3.6	4
B4	20220513	Cloudy	Moderate	Mid-Flood	Bottom	4.2	15:07	8.14	8.25	32.85	25.21	4.1	7
B4	20220513	Cloudy	Moderate	Mid-Flood	Bottom	4.2	15:07	7.95	8.22	32.96	25.18	4.8	8
C1A	20220513	Cloudy	Moderate	Mid-Flood	Surface	1	14:45	8.65	8.25	33.82	25.35	3.5	4
C1A	20220513	Cloudy	Moderate	Mid-Flood	Surface	1	14:45	8.63	8.2	33.9	25.51	3.7	2.5
C1A	20220513	Cloudy	Moderate	Mid-Flood	Middle	6	14:44	8.66	8.28	33.91	25.38	3.4	6

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
C1A	20220513	Cloudy	Moderate	Mid-Flood	Middle	6	14:44	8.64	8.28	33.87	25.34	3.5	4
C1A	20220513	Cloudy	Moderate	Mid-Flood	Bottom	11	14:43	8.75	8.19	33.83	25.56	4.1	3
C1A	20220513	Cloudy	Moderate	Mid-Flood	Bottom	11	14:43	8.62	8.23	33.45	25.51	3.7	4
C2A	20220513	Cloudy	Moderate	Mid-Flood	Surface	1	14:45	9.14	8.13	33.32	25.44	4.3	5
C2A	20220513	Cloudy	Moderate	Mid-Flood	Surface	1	14:45	9.19	8.18	33.34	25.53	4.3	4
C2A	20220513	Cloudy	Moderate	Mid-Flood	Middle	5.6	14:44	9.31	8.18	33.46	25.51	4.5	5
C2A	20220513	Cloudy	Moderate	Mid-Flood	Middle	5.6	14:44	9.21	8.15	33.44	25.53	4.7	3
C2A	20220513	Cloudy	Moderate	Mid-Flood	Bottom	10.2	14:43	9.14	8.15	33.5	25.55	4.7	4
C2A	20220513	Cloudy	Moderate	Mid-Flood	Bottom	10.2	14:43	9.3	8.19	33.27	25.53	4.2	4
CR1	20220513	Cloudy	Moderate	Mid-Flood	Surface	1	16:22	8.89	8.24	33.35	25.34	2.5	4
CR1	20220513	Cloudy	Moderate	Mid-Flood	Surface	1	16:22	8.92	8.19	33.3	25.31	2.7	2.5
CR1	20220513	Cloudy	Moderate	Mid-Flood	Middle	6.45	16:21	8.91	8.23	33.31	25.43	3.3	2.5
CR1	20220513	Cloudy	Moderate	Mid-Flood	Middle	6.45	16:21	8.84	8.21	33.41	25.46	3.5	2.5
CR1	20220513	Cloudy	Moderate	Mid-Flood	Bottom	11.9	16:20	8.78	8.24	33.38	25.38	3.8	4
CR1	20220513	Cloudy	Moderate	Mid-Flood	Bottom	11.9	16:20	8.95	8.24	33.45	25.28	3.3	5
CR2	20220513	Cloudy	Moderate	Mid-Flood	Surface	1	16:06	8.09	8.25	33.17	25.3	3.2	4
CR2	20220513	Cloudy	Moderate	Mid-Flood	Surface	1	16:06	8.06	8.26	33.18	25.37	2.7	5
CR2	20220513	Cloudy	Moderate	Mid-Flood	Middle	5.35	16:05	8.03	8.16	33.14	25.28	3.4	5
CR2	20220513	Cloudy	Moderate	Mid-Flood	Middle	5.35	16:05	8.1	8.21	33.21	25.16	3.8	3
CR2	20220513	Cloudy	Moderate	Mid-Flood	Bottom	9.7	16:04	8.23	8.15	33.18	25.23	3.6	4
CR2	20220513	Cloudy	Moderate	Mid-Flood	Bottom	9.7	16:04	8.21	8.17	33.17	25.38	3.2	4
F1A	20220513	Cloudy	Moderate	Mid-Flood	Surface	1	15:33	8.03	8.23	32.96	25.35	2.5	5
F1A	20220513	Cloudy	Moderate	Mid-Flood	Surface	1	15:33	7.97	8.29	32.91	25.39	2.9	7
F1A	20220513	Cloudy	Moderate	Mid-Flood	Middle	3.95	15:32	8.04	8.22	33.02	25.21	3.2	4
F1A	20220513	Cloudy	Moderate	Mid-Flood	Middle	3.95	15:32	8.02	8.26	33.06	25.2	3.2	7
F1A	20220513	Cloudy	Moderate	Mid-Flood	Bottom	6.9	15:31	8.08	8.29	32.98	25.28	3.8	5
F1A	20220513	Cloudy	Moderate	Mid-Flood	Bottom	6.9	15:31	7.95	8.26	32.9	25.37	3.9	5
H1	20220513	Cloudy	Moderate	Mid-Flood	Surface	1	15:51	8.87	8.16	33.34	25.3	2.7	5
H1	20220513	Cloudy	Moderate	Mid-Flood	Surface	1	15:51	8.85	8.13	33.51	25.42	2.5	6
H1	20220513	Cloudy	Moderate	Mid-Flood	Middle	3.75	15:50	8.91	8.19	33.43	25.36	2.5	5
H1	20220513	Cloudy	Moderate	Mid-Flood	Middle	3.75	15:50	8.99	8.15	33.37	25.43	2.7	5
H1	20220513	Cloudy	Moderate	Mid-Flood	Bottom	6.5	15:49	8.96	8.19	33.49	25.51	2.5	14
H1	20220513	Cloudy	Moderate	Mid-Flood	Bottom	6.5	15:49	8.85	8.11	33.46	25.38	2.7	14
M1	20220513	Cloudy	Moderate	Mid-Flood	Surface	1	15:58	8.05	8.12	33.04	25.34	2.8	6
M1	20220513	Cloudy	Moderate	Mid-Flood	Surface	1	15:58	8.19	8.15	33.08	25.42	2.5	6
M1	20220513	Cloudy	Moderate	Mid-Flood	Middle	3.95	15:57	7.99	8.12	32.97	25.46	3.0	5
M1	20220513	Cloudy	Moderate	Mid-Flood	Middle	3.95	15:57	8.02	8.15	33.04	25.46	2.6	8
M1	20220513	Cloudy	Moderate	Mid-Flood	Bottom	6.9	15:56	7.98	8.12	33.08	25.37	3.1	4
M1	20220513	Cloudy	Moderate	Mid-Flood	Bottom	6.9	15:56	8.1	8.17	33.19	25.33	2.6	8
B1	20220516	Cloudy	Moderate	Mid-Ebb	Surface	1	11:00	9.13	8.17	33.09	24.94	3.5	4
B1	20220516	Cloudy	Moderate	Mid-Ebb	Surface	1	11:00	8.83	8.16	33.08	24.86	3.3	4

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
B1	20220516	Cloudy	Moderate	Mid-Ebb	Bottom	3.5	10:59	9.03	8.17	32.95	24.84	4.0	3
B1	20220516	Cloudy	Moderate	Mid-Ebb	Bottom	3.5	10:59	9.12	8.15	33	25.02	3.5	4
B2	20220516	Cloudy	Moderate	Mid-Ebb	Surface	1	11:15	8.84	8.29	34.24	24.98	3.4	4
B2	20220516	Cloudy	Moderate	Mid-Ebb	Surface	1	11:15	8.91	8.18	34.25	24.93	3.8	4
B2	20220516	Cloudy	Moderate	Mid-Ebb	Bottom	4	11:14	8.74	8.26	34.29	24.99	3.7	3
B2	20220516	Cloudy	Moderate	Mid-Ebb	Bottom	4	11:14	8.92	8.21	34.34	24.95	3.5	4
B3	20220516	Cloudy	Moderate	Mid-Ebb	Surface	1	12:31	9.14	8.17	34.39	24.79	4.7	4
B3	20220516	Cloudy	Moderate	Mid-Ebb	Surface	1	12:31	9.28	8.28	34.39	24.8	4.0	3
B3	20220516	Cloudy	Moderate	Mid-Ebb	Bottom	4.2	12:30	9.51	8.22	34.35	24.8	5.0	3
B3	20220516	Cloudy	Moderate	Mid-Ebb	Bottom	4.2	12:30	9.04	8.21	34.34	24.81	4.3	4
B4	20220516	Cloudy	Moderate	Mid-Ebb	Surface	1	12:40	7.82	8.26	33.6	25.03	4.7	4
B4	20220516	Cloudy	Moderate	Mid-Ebb	Surface	1	12:40	7.79	8.16	33.42	24.97	5.0	5
B4	20220516	Cloudy	Moderate	Mid-Ebb	Bottom	3.8	12:39	8.06	8.2	33.45	24.9	4.6	5
B4	20220516	Cloudy	Moderate	Mid-Ebb	Bottom	3.8	12:39	8.03	8.16	33.6	24.99	4.8	3
C1A	20220516	Cloudy	Moderate	Mid-Ebb	Surface	1	10:34	8.92	8.17	34.13	24.96	6.3	3
C1A	20220516	Cloudy	Moderate	Mid-Ebb	Surface	1	10:34	9	8.15	33.95	25.04	5.9	5
C1A	20220516	Cloudy	Moderate	Mid-Ebb	Middle	5.15	10:33	9.09	8.18	34.16	24.99	6.7	3
C1A	20220516	Cloudy	Moderate	Mid-Ebb	Middle	5.15	10:33	8.98	8.14	33.98	25.09	6.7	4
C1A	20220516	Cloudy	Moderate	Mid-Ebb	Bottom	9.3	10:32	9.16	8.15	34.14	25.09	6.1	4
C1A	20220516	Cloudy	Moderate	Mid-Ebb	Bottom	9.3	10:32	8.77	8.15	33.97	25.14	6.1	3
C2A	20220516	Cloudy	Moderate	Mid-Ebb	Surface	1	12:30	8.56	8.19	32.75	25.1	4.9	4
C2A	20220516	Cloudy	Moderate	Mid-Ebb	Surface	1	12:30	8.52	8.16	32.68	25.03	4.6	4
C2A	20220516	Cloudy	Moderate	Mid-Ebb	Middle	6.1	12:29	8.2	8.27	32.66	25.06	5.5	3
C2A	20220516	Cloudy	Moderate	Mid-Ebb	Middle	6.1	12:29	8.53	8.21	32.63	25	5.4	4
C2A	20220516	Cloudy	Moderate	Mid-Ebb	Bottom	11.2	12:28	8.59	8.18	32.67	25.15	5.7	3
C2A	20220516	Cloudy	Moderate	Mid-Ebb	Bottom	11.2	12:28	8.2	8.16	32.82	25.16	5.4	4
CR1	20220516	Cloudy	Moderate	Mid-Ebb	Surface	1	12:08	9.26	8.16	33.72	24.84	3.6	5
CR1	20220516	Cloudy	Moderate	Mid-Ebb	Surface	1	12:08	9.56	8.15	33.86	24.85	4.3	3
CR1	20220516	Cloudy	Moderate	Mid-Ebb	Middle	6.2	12:07	9.38	8.14	33.64	24.85	4.0	4
CR1	20220516	Cloudy	Moderate	Mid-Ebb	Middle	6.2	12:07	9.42	8.19	33.67	24.87	3.8	4
CR1	20220516	Cloudy	Moderate	Mid-Ebb	Bottom	11.4	12:06	9.43	8.23	33.79	24.8	4.3	4
CR1	20220516	Cloudy	Moderate	Mid-Ebb	Bottom	11.4	12:06	9.33	8.17	33.64	24.95	4.4	3
CR2	20220516	Cloudy	Moderate	Mid-Ebb	Surface	1	11:54	8.28	8.2	34.1	24.78	4.4	3
CR2	20220516	Cloudy	Moderate	Mid-Ebb	Surface	1	11:54	8.33	8.21	34.11	24.67	4.5	3
CR2	20220516	Cloudy	Moderate	Mid-Ebb	Middle	5.55	11:53	8.41	8.26	34.07	24.82	4.4	4
CR2	20220516	Cloudy	Moderate	Mid-Ebb	Middle	5.55	11:53	8.32	8.25	34	24.8	5.0	3
CR2	20220516	Cloudy	Moderate	Mid-Ebb	Bottom	10.1	11:52	8.39	8.19	34.08	24.74	5.1	4
CR2	20220516	Cloudy	Moderate	Mid-Ebb	Bottom	10.1	11:52	8.28	8.17	33.95	24.81	4.9	2.5
F1A	20220516	Cloudy	Moderate	Mid-Ebb	Surface	1	12:07	8.32	8.31	33.4	24.99	4.0	4
F1A	20220516	Cloudy	Moderate	Mid-Ebb	Surface	1	12:07	8.34	8.25	33.33	25.04	4.8	3
F1A	20220516	Cloudy	Moderate	Mid-Ebb	Middle	4.3	12:06	8.42	8.3	33.22	24.9	4.8	4

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	pН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
F1A	20220516	Cloudy	Moderate	Mid-Ebb	Middle	4.3	12:06	8.63	8.3	33.22	24.96	5.0	3
F1A	20220516	Cloudy	Moderate	Mid-Ebb	Bottom	7.6	12:05	8.3	8.29	33.4	25.01	5.3	3
F1A	20220516	Cloudy	Moderate	Mid-Ebb	Bottom	7.6	12:05	8.22	8.17	33.28	24.96	5.0	3
H1	20220516	Cloudy	Moderate	Mid-Ebb	Surface	1	11:40	7.99	8.18	32.69	24.66	5.2	3
H1	20220516	Cloudy	Moderate	Mid-Ebb	Surface	1	11:40	7.93	8.15	32.68	24.66	5.1	3
H1	20220516	Cloudy	Moderate	Mid-Ebb	Middle	4	11:39	8.11	8.17	32.64	24.78	5.3	4
H1	20220516	Cloudy	Moderate	Mid-Ebb	Middle	4	11:39	7.94	8.16	32.62	24.77	4.5	2.5
H1	20220516	Cloudy	Moderate	Mid-Ebb	Bottom	7	11:38	8.17	8.18	32.63	24.71	4.7	4
H1	20220516	Cloudy	Moderate	Mid-Ebb	Bottom	7	11:38	8.31	8.14	32.74	24.84	5.4	3
M1	20220516	Cloudy	Moderate	Mid-Ebb	Surface	1	11:27	8.3	8.15	33.39	24.94	5.8	5
M1	20220516	Cloudy	Moderate	Mid-Ebb	Surface	1	11:27	8.74	8.12	33.26	25.03	5.9	7
M1	20220516	Cloudy	Moderate	Mid-Ebb	Middle	4.5	11:26	8.44	8.16	33.36	24.9	5.2	3
M1	20220516	Cloudy	Moderate	Mid-Ebb	Middle	4.5	11:26	8.56	8.13	33.41	24.89	6.0	3
M1	20220516	Cloudy	Moderate	Mid-Ebb	Bottom	8	11:25	8.44	8.15	33.43	24.86	5.9	4
M1	20220516	Cloudy	Moderate	Mid-Ebb	Bottom	8	11:25	8.68	8.15	33.36	24.99	5.9	5
B1	20220516	Cloudy	Moderate	Mid-Flood	Surface	1	16:28	8.85	8.15	32.74	24.59	4.0	2.5
B1	20220516	Cloudy	Moderate	Mid-Flood	Surface	1	16:28	9.22	8.25	32.59	24.74	4.3	2.5
B1	20220516	Cloudy	Moderate	Mid-Flood	Bottom	3.6	16:27	9.1	8.16	32.71	24.75	4.7	3
B1	20220516	Cloudy	Moderate	Mid-Flood	Bottom	3.6	16:27	9.15	8.12	32.69	24.63	3.9	2.5
B2	20220516	Cloudy	Moderate	Mid-Flood	Surface	1	16:44	8.46	8.28	33.18	24.91	3.9	3
B2	20220516	Cloudy	Moderate	Mid-Flood	Surface	1	16:44	8.26	8.23	33.17	24.81	3.5	3
B2	20220516	Cloudy	Moderate	Mid-Flood	Bottom	3.5	16:43	8.15	8.17	33.09	24.85	4.5	2.5
B2	20220516	Cloudy	Moderate	Mid-Flood	Bottom	3.5	16:43	8.18	8.18	33.12	24.87	4.5	3
В3	20220516	Cloudy	Moderate	Mid-Flood	Surface	1	16:16	7.78	8.14	32.71	25.1	5.1	4
В3	20220516	Cloudy	Moderate	Mid-Flood	Surface	1	16:16	7.59	8.12	32.7	25.08	4.5	3
В3	20220516	Cloudy	Moderate	Mid-Flood	Bottom	3.4	16:15	7.79	8.12	32.68	25.11	4.8	3
В3	20220516	Cloudy	Moderate	Mid-Flood	Bottom	3.4	16:15	8.05	8.12	32.75	25.1	5.4	4
B4	20220516	Cloudy	Moderate	Mid-Flood	Surface	1	16:26	8.16	8.17	33.04	24.71	3.6	3
B4	20220516	Cloudy	Moderate	Mid-Flood	Surface	1	16:26	8.18	8.22	32.91	24.79	3.2	3
B4	20220516	Cloudy	Moderate	Mid-Flood	Bottom	3.5	16:25	8.16	8.2	33.14	24.6	4.0	2.5
B4	20220516	Cloudy	Moderate	Mid-Flood	Bottom	3.5	16:25	7.85	8.28	32.99	24.72	4.2	3
C1A	20220516	Cloudy	Moderate	Mid-Flood	Surface	1	16:05	8.64	8.13	34.17	25.15	5.0	5
C1A	20220516	Cloudy	Moderate	Mid-Flood	Surface	1	16:05	8.78	8.12	34.02	24.98	4.7	4
C1A	20220516	Cloudy	Moderate	Mid-Flood	Middle	5.45	16:04	8.75	8.17	34.18	25.1	5.2	3
C1A	20220516	Cloudy	Moderate	Mid-Flood	Middle	5.45	16:04	8.87	8.13	34.21	24.95	5.0	3
C1A	20220516	Cloudy	Moderate	Mid-Flood	Bottom	9.9	16:03	8.81	8.15	33.98	25.02	5.7	3
C1A	20220516	Cloudy	Moderate	Mid-Flood	Bottom	9.9	16:03	8.96	8.12	34.03	25.08	5.3	3
C2A	20220516	Cloudy	Moderate	Mid-Flood	Surface	1	16:05	8.8	8.19	33.31	25.16	5.9	3
C2A	20220516	Cloudy	Moderate	Mid-Flood	Surface	1	16:05	8.52	8.25	33.41	25.09	5.7	3
C2A	20220516	Cloudy	Moderate	Mid-Flood	Middle	5.6	16:04	8.81	8.31	33.23	25.07	6.3	3
C2A	20220516	Cloudy	Moderate	Mid-Flood	Middle	5.6	16:04	8.66	8.33	33.52	25	6.2	3

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
C2A	20220516	Cloudy	Moderate	Mid-Flood	Bottom	10.2	16:03	8.53	8.26	33.28	25.15	6.1	3
C2A	20220516	Cloudy	Moderate	Mid-Flood	Bottom	10.2	16:03	8.65	8.21	33.35	24.99	6.4	3
CR1	20220516	Cloudy	Moderate	Mid-Flood	Surface	1	17:37	9.47	8.28	33.43	24.95	3.2	5
CR1	20220516	Cloudy	Moderate	Mid-Flood	Surface	1	17:37	9.32	8.16	33.32	24.89	2.8	5
CR1	20220516	Cloudy	Moderate	Mid-Flood	Middle	6.55	17:36	9.17	8.22	33.28	24.93	3.3	6
CR1	20220516	Cloudy	Moderate	Mid-Flood	Middle	6.55	17:36	9.43	8.26	33.15	24.89	3.0	5
CR1	20220516	Cloudy	Moderate	Mid-Flood	Bottom	12.1	17:35	9.21	8.19	33.14	24.95	3.2	4
CR1	20220516	Cloudy	Moderate	Mid-Flood	Bottom	12.1	17:35	9.11	8.28	33.16	24.77	3.6	4
CR2	20220516	Cloudy	Moderate	Mid-Flood	Surface	1	17:23	9	8.15	33.41	25.08	3.4	4
CR2	20220516	Cloudy	Moderate	Mid-Flood	Surface	1	17:23	8.86	8.1	33.34	25.08	4.1	4
CR2	20220516	Cloudy	Moderate	Mid-Flood	Middle	5.5	17:22	8.88	8.08	33.31	24.96	3.4	5
CR2	20220516	Cloudy	Moderate	Mid-Flood	Middle	5.5	17:22	8.8	8.09	33.23	25.01	3.9	3
CR2	20220516	Cloudy	Moderate	Mid-Flood	Bottom	10	17:21	8.6	8.12	33.4	25.07	3.8	4
CR2	20220516	Cloudy	Moderate	Mid-Flood	Bottom	10	17:21	8.88	8.09	33.33	25.03	4.0	5
F1A	20220516	Cloudy	Moderate	Mid-Flood	Surface	1	16:53	8.86	8.17	32.87	24.73	4.0	4
F1A	20220516	Cloudy	Moderate	Mid-Flood	Surface	1	16:53	9.22	8.2	33.01	24.64	4.7	3
F1A	20220516	Cloudy	Moderate	Mid-Flood	Middle	4.4	16:52	9.19	8.25	33.07	24.78	4.3	4
F1A	20220516	Cloudy	Moderate	Mid-Flood	Middle	4.4	16:52	9	8.2	33.03	24.75	4.6	4
F1A	20220516	Cloudy	Moderate	Mid-Flood	Bottom	7.8	16:51	9.16	8.25	32.89	24.67	4.8	3
F1A	20220516	Cloudy	Moderate	Mid-Flood	Bottom	7.8	16:51	9.01	8.23	32.89	24.71	5.1	4
H1	20220516	Cloudy	Moderate	Mid-Flood	Surface	1	17:11	8.41	8.21	33.82	25	3.4	4
H1	20220516	Cloudy	Moderate	Mid-Flood	Surface	1	17:11	8.44	8.25	33.82	24.94	3.6	4
H1	20220516	Cloudy	Moderate	Mid-Flood	Middle	4.2	17:10	8.63	8.21	33.92	25.05	4.3	3
H1	20220516	Cloudy	Moderate	Mid-Flood	Middle	4.2	17:10	8.77	8.24	34.05	25	4.1	4
H1	20220516	Cloudy	Moderate	Mid-Flood	Bottom	7.4	17:09	8.58	8.2	33.92	25.09	4.4	4
H1	20220516	Cloudy	Moderate	Mid-Flood	Bottom	7.4	17:09	8.81	8.11	33.74	25	4.0	3
M1	20220516	Cloudy	Moderate	Mid-Flood	Surface	1	17:17	9.01	8.1	32.62	24.62	2.7	4
M1	20220516	Cloudy	Moderate	Mid-Flood	Surface	1	17:17	8.98	8.09	32.7	24.79	2.6	3
M1	20220516	Cloudy	Moderate	Mid-Flood	Middle	4.15	17:16	8.86	8.11	32.84	24.72	2.5	3
M1	20220516	Cloudy	Moderate	Mid-Flood	Middle	4.15	17:16	8.94	8.17	32.7	24.8	2.8	4
M1	20220516	Cloudy	Moderate	Mid-Flood	Bottom	7.3	17:15	8.91	8.11	32.69	24.73	3.0	5
M1	20220516	Cloudy	Moderate	Mid-Flood	Bottom	7.3	17:15	8.84	8.13	32.63	24.76	3.4	7
B1	20220518	Sunny	Moderate	Mid-Flood	Surface	1	10:11	9.19	8.24	32.49	25.88	2.7	5
B1	20220518	Sunny	Moderate	Mid-Flood	Surface	1	10:11	9.28	8.21	32.3	25.84	3.2	6
B1	20220518	Sunny	Moderate	Mid-Flood	Bottom	3.8	10:10	9.27	8.19	32.3	25.81	3.6	6
B1	20220518	Sunny	Moderate	Mid-Flood	Bottom	3.8	10:10	9.09	8.18	32.34	25.88	3.0	6
B2	20220518	Sunny	Moderate	Mid-Flood	Surface	1	10:24	8.68	8.16	32.38	25.96	3.9	5
B2	20220518	Sunny	Moderate	Mid-Flood	Surface	1	10:24	8.54	8.2	32.67	25.97	3.6	5
B2	20220518	Sunny	Moderate	Mid-Flood	Bottom	3.8	10:23	8.49	8.18	32.6	25.91	3.8	4
B2	20220518	Sunny	Moderate	Mid-Flood	Bottom	3.8	10:23	8.61	8.17	32.44	25.98	4.6	4
В3	20220518	Sunny	Moderate	Mid-Flood	Surface	1	10:15	9.34	8.16	32.26	26.08	3.0	6

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
B3	20220518	Sunny	Moderate	Mid-Flood	Surface	1	10:15	9.32	8.16	32.16	26.15	2.7	6
В3	20220518	Sunny	Moderate	Mid-Flood	Bottom	4.2	10:14	9.32	8.19	32.12	26.11	2.8	5
В3	20220518	Sunny	Moderate	Mid-Flood	Bottom	4.2	10:14	9.24	8.23	32.24	26.09	2.9	7
B4	20220518	Sunny	Moderate	Mid-Flood	Surface	1	10:06	9.32	8.16	33.35	25.83	4.0	6
B4	20220518	Sunny	Moderate	Mid-Flood	Surface	1	10:06	9.29	8.17	33.36	25.78	4.0	6
B4	20220518	Sunny	Moderate	Mid-Flood	Bottom	4.4	10:05	9.4	8.18	33.41	25.86	4.5	5
B4	20220518	Sunny	Moderate	Mid-Flood	Bottom	4.4	10:05	9.4	8.16	33.28	25.77	3.8	6
C1A	20220518	Sunny	Moderate	Mid-Flood	Surface	1	09:45	9.17	8.23	32.4	25.82	4.0	6
C1A	20220518	Sunny	Moderate	Mid-Flood	Surface	1	09:45	9.01	8.2	32.29	25.85	3.8	6
C1A	20220518	Sunny	Moderate	Mid-Flood	Middle	5.95	09:44	9.07	8.19	32.28	25.9	3.8	5
C1A	20220518	Sunny	Moderate	Mid-Flood	Middle	5.95	09:44	9.02	8.24	32.32	25.81	4.1	4
C1A	20220518	Sunny	Moderate	Mid-Flood	Bottom	10.9	09:43	9.04	8.16	32.19	25.85	4.7	4
C1A	20220518	Sunny	Moderate	Mid-Flood	Bottom	10.9	09:43	9.17	8.23	32.25	25.89	4.5	4
C2A	20220518	Sunny	Moderate	Mid-Flood	Surface	1	08:45	8.11	8.14	33.56	26.06	6.1	5
C2A	20220518	Sunny	Moderate	Mid-Flood	Surface	1	08:45	8.09	8.16	33.24	26.09	5.9	4
C2A	20220518	Sunny	Moderate	Mid-Flood	Middle	5.8	08:44	8.1	8.17	33.39	26.04	6.3	5
C2A	20220518	Sunny	Moderate	Mid-Flood	Middle	5.8	08:44	8.25	8.21	33.13	26.04	6.4	3
C2A	20220518	Sunny	Moderate	Mid-Flood	Bottom	10.6	08:43	8.06	8.17	33.15	26.14	6.8	3
C2A	20220518	Sunny	Moderate	Mid-Flood	Bottom	10.6	08:43	8.17	8.23	33.42	26.06	6.9	4
CR1	20220518	Sunny	Moderate	Mid-Flood	Surface	1	09:02	8.74	8.21	33.04	26.23	4.0	3
CR1	20220518	Sunny	Moderate	Mid-Flood	Surface	1	09:02	8.65	8.27	32.94	26.25	3.8	4
CR1	20220518	Sunny	Moderate	Mid-Flood	Middle	6.15	09:01	8.8	8.19	32.99	26.28	4.2	5
CR1	20220518	Sunny	Moderate	Mid-Flood	Middle	6.15	09:01	8.66	8.25	33.3	26.2	4.0	4
CR1	20220518	Sunny	Moderate	Mid-Flood	Bottom	11.3	09:00	8.64	8.29	33.19	26.31	3.6	3
CR1	20220518	Sunny	Moderate	Mid-Flood	Bottom	11.3	09:00	8.8	8.22	32.82	26.31	4.1	4
CR2	20220518	Sunny	Moderate	Mid-Flood	Surface	1	09:17	9.11	8.17	33.36	25.91	3.7	5
CR2	20220518	Sunny	Moderate	Mid-Flood	Surface	1	09:17	9.19	8.23	33.38	25.85	3.9	5
CR2	20220518	Sunny	Moderate	Mid-Flood	Middle	5.5	09:16	9.04	8.18	33.24	25.86	3.1	4
CR2	20220518	Sunny	Moderate	Mid-Flood	Middle	5.5	09:16	9.18	8.19	33	25.88	3.5	4
CR2	20220518	Sunny	Moderate	Mid-Flood	Bottom	10	09:15	9.23	8.17	33.45	25.86	3.9	6
CR2	20220518	Sunny	Moderate	Mid-Flood	Bottom	10	09:15	9.22	8.15	32.99	25.93	4.2	6
F1A	20220518	Sunny	Moderate	Mid-Flood	Surface	1	09:29	8.84	8.22	32.29	26.11	3.2	5
F1A	20220518	Sunny	Moderate	Mid-Flood	Surface	1	09:29	8.85	8.19	32.27	26.13	3.1	4
F1A	20220518	Sunny	Moderate	Mid-Flood	Middle	4.3	09:28	8.66	8.21	32.36	26.17	2.7	4
F1A	20220518	Sunny	Moderate	Mid-Flood	Middle	4.3	09:28	8.77	8.14	32.14	26.08	3.2	5
F1A	20220518	Sunny	Moderate	Mid-Flood	Bottom	7.6	09:27	8.67	8.21	32.4	26.19	3.1	5
F1A	20220518	Sunny	Moderate	Mid-Flood	Bottom	7.6	09:27	8.74	8.15	32.35	26.13	3.0	4
H1	20220518	Sunny	Moderate	Mid-Flood	Surface	1	09:28	8.68	8.24	32.82	26.09	3.1	6
H1	20220518	Sunny	Moderate	Mid-Flood	Surface	1	09:28	8.68	8.25	32.54	26.07	2.8	6
H1	20220518	Sunny	Moderate	Mid-Flood	Middle	4.3	09:27	8.75	8.25	32.68	26.01	3.6	6
H1	20220518	Sunny	Moderate	Mid-Flood	Middle	4.3	09:27	8.74	8.25	32.64	26.02	3.4	6
• • • •	0010												5

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
H1	20220518	Sunny	Moderate	Mid-Flood	Bottom	7.6	09:26	8.81	8.21	32.67	26.11	3.7	7
H1	20220518	Sunny	Moderate	Mid-Flood	Bottom	7.6	09:26	8.65	8.26	32.85	26.1	3.9	6
M1	20220518	Sunny	Moderate	Mid-Flood	Surface	1	09:06	9.02	8.3	32.43	26.15	3.6	4
M1	20220518	Sunny	Moderate	Mid-Flood	Surface	1	09:06	9.17	8.21	32.77	26.17	3.3	5
M1	20220518	Sunny	Moderate	Mid-Flood	Middle	3.85	09:05	8.99	8.24	32.7	26.19	4.4	4
M1	20220518	Sunny	Moderate	Mid-Flood	Middle	3.85	09:05	9.1	8.21	32.93	26.12	3.8	5
M1	20220518	Sunny	Moderate	Mid-Flood	Bottom	6.7	09:04	9.16	8.26	32.92	26.17	4.2	6
M1	20220518	Sunny	Moderate	Mid-Flood	Bottom	6.7	09:04	9.17	8.23	32.44	26.1	4.0	5
B1	20220518	Sunny	Moderate	Mid-Ebb	Surface	1	12:21	7.95	8.22	33.18	26.39	2.9	6
B1	20220518	Sunny	Moderate	Mid-Ebb	Surface	1	12:21	7.89	8.25	33.24	26.26	3.2	5
B1	20220518	Sunny	Moderate	Mid-Ebb	Bottom	3.9	12:20	7.88	8.21	33.15	26.31	4.2	5
B1	20220518	Sunny	Moderate	Mid-Ebb	Bottom	3.9	12:20	7.89	8.21	33.15	26.32	4.0	5
B2	20220518	Sunny	Moderate	Mid-Ebb	Surface	1	12:38	8.61	8.19	33.34	26.15	3.9	6
B2	20220518	Sunny	Moderate	Mid-Ebb	Surface	1	12:38	8.56	8.15	33.36	26.01	3.5	5
B2	20220518	Sunny	Moderate	Mid-Ebb	Bottom	4.8	12:37	8.54	8.15	33.37	26.13	3.7	5
B2	20220518	Sunny	Moderate	Mid-Ebb	Bottom	4.8	12:37	8.6	8.14	33.36	26.06	3.3	6
B3	20220518	Sunny	Moderate	Mid-Ebb	Surface	1	12:15	8.47	8.2	33.26	26.4	2.6	7
B3	20220518	Sunny	Moderate	Mid-Ebb	Surface	1	12:15	8.54	8.17	33.21	26.43	2.7	6
В3	20220518	Sunny	Moderate	Mid-Ebb	Bottom	4.1	12:14	8.56	8.26	33.21	26.44	2.5	4
B3	20220518	Sunny	Moderate	Mid-Ebb	Bottom	4.1	12:14	8.52	8.27	33.33	26.42	3.0	3
B4	20220518	Sunny	Moderate	Mid-Ebb	Surface	1	12:25	7.76	8.23	32.37	26.21	4.1	5
B4	20220518	Sunny	Moderate	Mid-Ebb	Surface	1	12:25	7.75	8.17	32.31	26.16	4.1	7
B4	20220518	Sunny	Moderate	Mid-Ebb	Bottom	3.6	12:24	7.79	8.19	32.29	26.06	4.6	4
B4	20220518	Sunny	Moderate	Mid-Ebb	Bottom	3.6	12:24	7.78	8.18	32.29	26.13	4.0	3
C1A	20220518	Sunny	Moderate	Mid-Ebb	Surface	1	11:59	8.43	8.24	32.61	26.13	4.9	3
C1A	20220518	Sunny	Moderate	Mid-Ebb	Surface	1	11:59	8.47	8.23	32.64	26.17	5.1	4
C1A	20220518	Sunny	Moderate	Mid-Ebb	Middle	5.25	11:58	8.43	8.26	32.74	26.15	5.3	3
C1A	20220518	Sunny	Moderate	Mid-Ebb	Middle	5.25	11:58	8.43	8.24	32.66	26.21	5.4	3
C1A	20220518	Sunny	Moderate	Mid-Ebb	Bottom	9.5	11:57	8.44	8.24	32.64	26.18	6.0	3
C1A	20220518	Sunny	Moderate	Mid-Ebb	Bottom	9.5	11:57	8.44	8.29	32.43	26.12	5.6	4
C2A	20220518	Sunny	Moderate	Mid-Ebb	Surface	1	12:02	8.08	8.27	33.39	26.12	3.8	3
C2A	20220518	Sunny	Moderate	Mid-Ebb	Surface	1	12:02	8.07	8.24	33.33	26	4.1	4
C2A	20220518	Sunny	Moderate	Mid-Ebb	Middle	6.25	12:01	8.06	8.19	33.06	26.06	4.0	4
C2A	20220518	Sunny	Moderate	Mid-Ebb	Middle	6.25	12:01	8.06	8.3	33.32	25.97	3.9	4
C2A	20220518	Sunny	Moderate	Mid-Ebb	Bottom	11.5	12:00	8.04	8.29	33.44	26.1	4.7	4
C2A	20220518	Sunny	Moderate	Mid-Ebb	Bottom	11.5	12:00	8.03	8.21	33.26	26.03	4.2	5
CR1	20220518	Sunny	Moderate	Mid-Ebb	Surface	1	13:37	8.64	8.15	33.18	26.36	3.0	5
CR1	20220518	Sunny	Moderate	Mid-Ebb	Surface	1	13:37	8.64	8.18	33.44	26.42	2.6	5
CR1	20220518	Sunny	Moderate	Mid-Ebb	Middle	6.25	13:36	8.63	8.16	33.4	26.36	2.8	5
CR1	20220518	Sunny	Moderate	Mid-Ebb	Middle	6.25	13:36	8.66	8.13	33.48	26.47	2.5	3
CR1	20220518	Sunny	Moderate	Mid-Ebb	Bottom	11.5	13:35	8.65	8.19	33.42	26.35	3.0	3
	0010							2.00					-

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
CR1	20220518	Sunny	Moderate	Mid-Ebb	Bottom	11.5	13:35	8.66	8.19	33.38	26.44	2.8	4
CR2	20220518	Sunny	Moderate	Mid-Ebb	Surface	1	13:19	8.89	8.16	33.01	26.39	2.8	4
CR2	20220518	Sunny	Moderate	Mid-Ebb	Surface	1	13:19	8.91	8.16	33.09	26.42	2.7	3
CR2	20220518	Sunny	Moderate	Mid-Ebb	Middle	5.6	13:18	8.9	8.13	33.13	26.41	3.1	3
CR2	20220518	Sunny	Moderate	Mid-Ebb	Middle	5.6	13:18	8.85	8.17	33.04	26.41	3.2	3
CR2	20220518	Sunny	Moderate	Mid-Ebb	Bottom	10.2	13:17	8.87	8.13	33.05	26.38	3.2	4
CR2	20220518	Sunny	Moderate	Mid-Ebb	Bottom	10.2	13:17	8.91	8.16	33.29	26.38	2.9	4
F1A	20220518	Sunny	Moderate	Mid-Ebb	Surface	1	12:55	8.02	8.15	33.01	26.34	3.9	4
F1A	20220518	Sunny	Moderate	Mid-Ebb	Surface	1	12:55	8	8.18	32.91	26.18	3.7	4
F1A	20220518	Sunny	Moderate	Mid-Ebb	Middle	4.45	12:54	8.01	8.16	32.79	26.24	3.6	4
F1A	20220518	Sunny	Moderate	Mid-Ebb	Middle	4.45	12:54	8.05	8.16	32.83	26.27	4.2	4
F1A	20220518	Sunny	Moderate	Mid-Ebb	Bottom	7.9	12:53	8.06	8.14	32.9	26.31	4.3	4
F1A	20220518	Sunny	Moderate	Mid-Ebb	Bottom	7.9	12:53	8.09	8.16	32.99	26.34	3.9	4
H1	20220518	Sunny	Moderate	Mid-Ebb	Surface	1	13:04	8.43	8.23	33.06	26.01	3.3	5
H1	20220518	Sunny	Moderate	Mid-Ebb	Surface	1	13:04	8.4	8.29	32.75	26.06	3.6	4
H1	20220518	Sunny	Moderate	Mid-Ebb	Middle	4.45	13:03	8.34	8.24	32.83	26.06	3.6	4
H1	20220518	Sunny	Moderate	Mid-Ebb	Middle	4.45	13:03	8.34	8.23	32.92	26.04	3.3	4
H1	20220518	Sunny	Moderate	Mid-Ebb	Bottom	7.9	13:02	8.41	8.24	32.82	26.07	4.3	4
H1	20220518	Sunny	Moderate	Mid-Ebb	Bottom	7.9	13:02	8.42	8.25	33.06	26.02	3.9	4
M1	20220518	Sunny	Moderate	Mid-Ebb	Surface	1	13:19	8	8.24	33.02	26.47	3.5	4
M1	20220518	Sunny	Moderate	Mid-Ebb	Surface	1	13:19	8	8.29	33.01	26.44	3.3	3
M1	20220518	Sunny	Moderate	Mid-Ebb	Middle	4.65	13:18	8.03	8.21	33.09	26.34	3.1	3
M1	20220518	Sunny	Moderate	Mid-Ebb	Middle	4.65	13:18	8.03	8.28	33.24	26.4	3.4	4
M1	20220518	Sunny	Moderate	Mid-Ebb	Bottom	8.3	13:17	7.98	8.26	33.26	26.35	3.9	4
M1	20220518	Sunny	Moderate	Mid-Ebb	Bottom	8.3	13:17	8.01	8.27	33.21	26.37	3.5	5
B1	20220520	Sunny	Moderate	Mid-Flood	Surface	1	09:23	9.17	8.24	33.01	25.1	4.1	4
B1	20220520	Sunny	Moderate	Mid-Flood	Surface	1	09:23	9.12	8.25	32.93	25.09	4.2	4
B1	20220520	Sunny	Moderate	Mid-Flood	Bottom	3.4	09:22	9.13	8.25	32.69	24.99	4.0	4
B1	20220520	Sunny	Moderate	Mid-Flood	Bottom	3.4	09:22	9.24	8.26	32.78	24.99	4.2	5
B2	20220520	Sunny	Moderate	Mid-Flood	Surface	1	09:39	8.92	8.25	33.33	25.5	3.7	4
B2	20220520	Sunny	Moderate	Mid-Flood	Surface	1	09:39	8.88	8.21	33.13	25.32	3.8	4
B2	20220520	Sunny	Moderate	Mid-Flood	Bottom	3.9	09:38	8.9	8.24	33.31	25.32	3.8	4
B2	20220520	Sunny	Moderate	Mid-Flood	Bottom	3.9	09:38	9.02	8.21	33.38	25.5	4.0	5
В3	20220520	Sunny	Moderate	Mid-Flood	Surface	1	10:42	9.31	8.24	33.18	25.21	5.1	4
В3	20220520	Sunny	Moderate	Mid-Flood	Surface	1	10:42	9.4	8.23	33.24	25.32	4.7	4
В3	20220520	Sunny	Moderate	Mid-Flood	Bottom	3.8	10:41	9.37	8.25	33.15	25.2	4.7	3
В3	20220520	Sunny	Moderate	Mid-Flood	Bottom	3.8	10:41	9.29	8.23	33.31	25.23	5.4	4
B4	20220520	Sunny	Moderate	Mid-Flood	Surface	1	10:32	7.88	8.26	32.66	25.49	3.5	3
B4	20220520	Sunny	Moderate	Mid-Flood	Surface	1	10:32	7.93	8.29	32.65	25.3	3.5	4
B4	20220520	Sunny	Moderate	Mid-Flood	Bottom	3.9	10:31	7.86	8.25	32.98	25.29	4.4	5
В4	20220520	Sunny	Moderate	Mid-Flood	Bottom	3.9	10:31	7.87	8.27	32.98	25.55	4.2	5

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
C1A	20220520	Sunny	Moderate	Mid-Flood	Surface	1	08:55	8.58	8.17	32.96	25.35	4.7	3
C1A	20220520	Sunny	Moderate	Mid-Flood	Surface	1	08:55	8.51	8.2	33.11	25.53	4.5	4
C1A	20220520	Sunny	Moderate	Mid-Flood	Middle	5.2	08:54	8.53	8.16	33.29	25.41	5.3	4
C1A	20220520	Sunny	Moderate	Mid-Flood	Middle	5.2	08:54	8.5	8.15	33.23	25.58	5.0	3
C1A	20220520	Sunny	Moderate	Mid-Flood	Bottom	9.4	08:53	8.52	8.17	33.16	25.59	5.1	3
C1A	20220520	Sunny	Moderate	Mid-Flood	Bottom	9.4	08:53	8.44	8.17	33.18	25.34	5.5	3
C2A	20220520	Sunny	Moderate	Mid-Flood	Surface	1	08:02	8.57	8.15	33.05	25.39	5.7	3
C2A	20220520	Sunny	Moderate	Mid-Flood	Surface	1	08:02	8.46	8.14	33.09	25.4	5.5	3
C2A	20220520	Sunny	Moderate	Mid-Flood	Middle	5.75	08:01	8.6	8.16	33.11	25.26	5.9	4
C2A	20220520	Sunny	Moderate	Mid-Flood	Middle	5.75	08:01	8.45	8.18	33.15	25.51	5.8	3
C2A	20220520	Sunny	Moderate	Mid-Flood	Bottom	10.5	08:00	8.44	8.17	33.13	25.25	6.2	3
C2A	20220520	Sunny	Moderate	Mid-Flood	Bottom	10.5	08:00	8.58	8.16	33.18	25.46	6.3	4
CR1	20220520	Sunny	Moderate	Mid-Flood	Surface	1	08:23	9.1	8.17	32.94	25.23	4.1	4
CR1	20220520	Sunny	Moderate	Mid-Flood	Surface	1	08:23	9.08	8.17	32.97	25.07	4.3	2.5
CR1	20220520	Sunny	Moderate	Mid-Flood	Middle	6.45	08:22	9.06	8.17	32.99	25.17	3.8	2.5
CR1	20220520	Sunny	Moderate	Mid-Flood	Middle	6.45	08:22	9.03	8.18	32.99	25.05	3.9	4
CR1	20220520	Sunny	Moderate	Mid-Flood	Bottom	11.9	08:21	9.12	8.17	33.19	25.26	4.2	3
CR1	20220520	Sunny	Moderate	Mid-Flood	Bottom	11.9	08:21	9.08	8.15	33.01	25.1	3.9	2.5
CR2	20220520	Sunny	Moderate	Mid-Flood	Surface	1	08:38	8.68	8.19	32.65	25.09	4.0	5
CR2	20220520	Sunny	Moderate	Mid-Flood	Surface	1	08:38	8.63	8.19	32.45	25.13	3.6	3
CR2	20220520	Sunny	Moderate	Mid-Flood	Middle	5.35	08:37	8.55	8.24	32.36	25.03	3.7	4
CR2	20220520	Sunny	Moderate	Mid-Flood	Middle	5.35	08:37	8.63	8.24	32.4	25.19	3.7	5
CR2	20220520	Sunny	Moderate	Mid-Flood	Bottom	9.7	08:36	8.56	8.21	32.62	25.01	3.9	3
CR2	20220520	Sunny	Moderate	Mid-Flood	Bottom	9.7	08:36	8.69	8.21	32.59	25.05	3.7	5
F1A	20220520	Sunny	Moderate	Mid-Flood	Surface	1	10:07	7.95	8.23	32.97	25.18	4.5	5
F1A	20220520	Sunny	Moderate	Mid-Flood	Surface	1	10:07	7.88	8.16	32.63	25.33	3.9	3
F1A	20220520	Sunny	Moderate	Mid-Flood	Middle	4.3	10:06	7.86	8.15	32.96	25.27	4.7	4
F1A	20220520	Sunny	Moderate	Mid-Flood	Middle	4.3	10:06	7.95	8.22	32.89	25.35	4.4	5
F1A	20220520	Sunny	Moderate	Mid-Flood	Bottom	7.6	10:05	8.04	8.22	32.93	25.27	5.0	3
F1A	20220520	Sunny	Moderate	Mid-Flood	Bottom	7.6	10:05	8.04	8.23	32.64	25.23	5.2	3
H1	20220520	Sunny	Moderate	Mid-Flood	Surface	1	10:08	9.32	8.26	33.45	25.47	4.2	4
H1	20220520	Sunny	Moderate	Mid-Flood	Surface	1	10:08	9.34	8.23	33.65	25.34	3.7	3
H1	20220520	Sunny	Moderate	Mid-Flood	Middle	4.15	10:07	9.2	8.25	33.45	25.41	4.1	4
H1	20220520	Sunny	Moderate	Mid-Flood	Middle	4.15	10:07	9.26	8.29	33.64	25.4	3.7	4
H1	20220520	Sunny	Moderate	Mid-Flood	Bottom	7.3	10:06	9.35	8.26	33.43	25.46	3.6	4
H1	20220520	Sunny	Moderate	Mid-Flood	Bottom	7.3	10:06	9.35	8.26	33.63	25.46	4.3	3
M1	20220520	Sunny	Moderate	Mid-Flood	Surface	1	09:32	8.04	8.15	32.88	25.14	4.0	5
M1	20220520	Sunny	Moderate	Mid-Flood	Surface	1	09:32	7.99	8.16	32.85	25.15	4.2	5
M1	20220520	Sunny	Moderate	Mid-Flood	Middle	3.9	09:31	8.02	8.17	32.86	25.32	5.0	5
M1	20220520	Sunny	Moderate	Mid-Flood	Middle	3.9	09:31	8.08	8.14	32.6	25.18	4.7	4
M1	20220520	Sunny	Moderate	Mid-Flood	Bottom	6.8	09:30	7.97	8.16	32.58	25.16	5.1	6

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
M1	20220520	Sunny	Moderate	Mid-Flood	Bottom	6.8	09:30	8.08	8.15	32.66	25.12	5.1	5
B1	20220520	Sunny	Moderate	Mid-Ebb	Surface	1	14:14	8.73	8.28	33.21	25.39	4.7	3
B1	20220520	Sunny	Moderate	Mid-Ebb	Surface	1	14:14	8.62	8.29	33.42	25.49	4.4	2.5
B1	20220520	Sunny	Moderate	Mid-Ebb	Bottom	3.5	14:13	8.57	8.28	33.39	25.48	4.8	4
B1	20220520	Sunny	Moderate	Mid-Ebb	Bottom	3.5	14:13	8.66	8.27	33.11	25.53	4.6	4
B2	20220520	Sunny	Moderate	Mid-Ebb	Surface	1	14:29	8.7	8.17	33.36	25.34	4.4	4
B2	20220520	Sunny	Moderate	Mid-Ebb	Surface	1	14:29	8.84	8.17	33.68	25.27	4.2	3
B2	20220520	Sunny	Moderate	Mid-Ebb	Bottom	4.1	14:28	8.85	8.16	33.5	25.36	4.1	2.5
B2	20220520	Sunny	Moderate	Mid-Ebb	Bottom	4.1	14:28	8.74	8.14	33.62	25.22	4.0	3
В3	20220520	Sunny	Moderate	Mid-Ebb	Surface	1	14:06	8.55	8.15	33.54	25.65	4.4	5
В3	20220520	Sunny	Moderate	Mid-Ebb	Surface	1	14:06	8.63	8.15	33.79	25.55	4.3	5
B3	20220520	Sunny	Moderate	Mid-Ebb	Bottom	3.7	14:05	8.67	8.17	33.25	25.57	4.9	5
В3	20220520	Sunny	Moderate	Mid-Ebb	Bottom	3.7	14:05	8.68	8.2	33.58	25.53	5.0	4
B4	20220520	Sunny	Moderate	Mid-Ebb	Surface	1	14:16	8.44	8.27	32.66	25.55	4.4	5
B4	20220520	Sunny	Moderate	Mid-Ebb	Surface	1	14:16	8.41	8.28	32.65	25.36	3.9	7
B4	20220520	Sunny	Moderate	Mid-Ebb	Bottom	3.3	14:15	8.46	8.24	32.79	25.47	4.7	4
B4	20220520	Sunny	Moderate	Mid-Ebb	Bottom	3.3	14:15	8.35	8.24	32.5	25.53	5.1	4
C1A	20220520	Sunny	Moderate	Mid-Ebb	Surface	1	13:52	8.25	8.14	32.63	25.33	7.1	4
C1A	20220520	Sunny	Moderate	Mid-Ebb	Surface	1	13:52	8.08	8.17	32.57	25.29	7.6	6
C1A	20220520	Sunny	Moderate	Mid-Ebb	Middle	5.15	13:51	8.06	8.2	32.49	25.41	7.2	4
C1A	20220520	Sunny	Moderate	Mid-Ebb	Middle	5.15	13:51	8.1	8.2	32.8	25.28	6.9	5
C1A	20220520	Sunny	Moderate	Mid-Ebb	Bottom	9.3	13:50	8.15	8.16	32.72	25.36	7.7	4
C1A	20220520	Sunny	Moderate	Mid-Ebb	Bottom	9.3	13:50	8.29	8.15	32.49	25.22	7.6	4
C2A	20220520	Sunny	Moderate	Mid-Ebb	Surface	1	13:52	9.26	8.21	33.17	25.47	5.3	4
C2A	20220520	Sunny	Moderate	Mid-Ebb	Surface	1	13:52	9.16	8.21	33.14	25.27	5.6	5
C2A	20220520	Sunny	Moderate	Mid-Ebb	Middle	6.25	13:51	9.3	8.19	33.16	25.25	6.0	4
C2A	20220520	Sunny	Moderate	Mid-Ebb	Middle	6.25	13:51	9.15	8.14	33.48	25.27	5.9	4
C2A	20220520	Sunny	Moderate	Mid-Ebb	Bottom	11.5	13:50	9.2	8.16	33.21	25.28	6.6	4
C2A	20220520	Sunny	Moderate	Mid-Ebb	Bottom	11.5	13:50	9.13	8.2	33.13	25.27	6.1	5
CR1	20220520	Sunny	Moderate	Mid-Ebb	Surface	1	15:21	8.46	8.25	32.78	25.22	5.5	4
CR1	20220520	Sunny	Moderate	Mid-Ebb	Surface	1	15:21	8.44	8.24	32.95	25.31	5.7	4
CR1	20220520	Sunny	Moderate	Mid-Ebb	Middle	6.15	15:20	8.34	8.29	32.71	25.28	5.7	5
CR1	20220520	Sunny	Moderate	Mid-Ebb	Middle	6.15	15:20	8.48	8.29	33.07	25.29	5.4	5
CR1	20220520	Sunny	Moderate	Mid-Ebb	Bottom	11.3	15:19	8.33	8.29	32.88	25.22	5.8	4
CR1	20220520	Sunny	Moderate	Mid-Ebb	Bottom	11.3	15:19	8.42	8.27	32.94	25.31	5.7	4
CR2	20220520	Sunny	Moderate	Mid-Ebb	Surface	1	15:07	8.28	8.15	32.53	25.5	4.6	4
CR2	20220520	Sunny	Moderate	Mid-Ebb	Surface	1	15:07	8.37	8.16	32.67	25.35	4.4	4
CR2	20220520	Sunny	Moderate	Mid-Ebb	Middle	5.8	15:06	8.21	8.17	32.71	25.44	5.2	5
CR2	20220520	Sunny	Moderate	Mid-Ebb	Middle	5.8	15:06	8.2	8.14	32.78	25.5	5.3	6
CR2	20220520	Sunny	Moderate	Mid-Ebb	Bottom	10.6	15:05	8.35	8.14	32.69	25.51	5.2	4
CR2	20220520	Sunny	Moderate	Mid-Ebb	Bottom	10.6	15:05	8.34	8.15	32.41	25.39	5.0	4

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
F1A	20220520	Sunny	Moderate	Mid-Ebb	Surface	1	14:43	8.71	8.3	33.81	25.43	6.5	4
F1A	20220520	Sunny	Moderate	Mid-Ebb	Surface	1	14:43	8.54	8.27	33.3	25.51	6.3	4
F1A	20220520	Sunny	Moderate	Mid-Ebb	Middle	4.4	14:42	8.73	8.25	33.42	25.45	5.7	4
F1A	20220520	Sunny	Moderate	Mid-Ebb	Middle	4.4	14:42	8.67	8.23	33.33	25.54	5.9	6
F1A	20220520	Sunny	Moderate	Mid-Ebb	Bottom	7.8	14:41	8.69	8.24	33.55	25.61	6.2	4
F1A	20220520	Sunny	Moderate	Mid-Ebb	Bottom	7.8	14:41	8.69	8.3	33.53	25.62	7.0	4
H1	20220520	Sunny	Moderate	Mid-Ebb	Surface	1	14:55	9.05	8.23	32.6	25.26	5.2	4
H1	20220520	Sunny	Moderate	Mid-Ebb	Surface	1	14:55	8.85	8.24	32.76	25.27	5.6	5
H1	20220520	Sunny	Moderate	Mid-Ebb	Middle	4	14:54	8.82	8.25	32.69	25.13	5.7	4
H1	20220520	Sunny	Moderate	Mid-Ebb	Middle	4	14:54	8.82	8.27	32.69	25.2	5.2	4
H1	20220520	Sunny	Moderate	Mid-Ebb	Bottom	7	14:53	9.02	8.21	32.51	25.07	6.3	5
H1	20220520	Sunny	Moderate	Mid-Ebb	Bottom	7	14:53	8.97	8.29	32.69	25.08	6.0	3
M1	20220520	Sunny	Moderate	Mid-Ebb	Surface	1	15:08	9.58	8.28	32.88	25.2	5.8	5
M1	20220520	Sunny	Moderate	Mid-Ebb	Surface	1	15:08	9.47	8.28	32.51	25.35	5.6	5
M1	20220520	Sunny	Moderate	Mid-Ebb	Middle	4.55	15:07	9.49	8.26	32.75	25.39	4.5	5
M1	20220520	Sunny	Moderate	Mid-Ebb	Middle	4.55	15:07	9.61	8.25	32.82	25.19	4.6	4
M1	20220520	Sunny	Moderate	Mid-Ebb	Bottom	8.1	15:06	9.5	8.28	32.69	25.33	4.3	5
M1	20220520	Sunny	Moderate	Mid-Ebb	Bottom	8.1	15:06	9.56	8.26	32.48	25.38	4.6	5
B1	20220523	Cloudy	Moderate	Mid-Flood	Surface	1	11:21	9.17	8.05	33.28	24.64	3.2	4
B1	20220523	Cloudy	Moderate	Mid-Flood	Surface	1	11:21	9.29	8.06	33.82	24.65	3.7	4
B1	20220523	Cloudy	Moderate	Mid-Flood	Bottom	4.5	11:20	9.18	8.12	33.85	24.67	4.0	3
B1	20220523	Cloudy	Moderate	Mid-Flood	Bottom	4.5	11:20	9.37	8.07	33.8	24.83	3.9	4
B2	20220523	Cloudy	Moderate	Mid-Flood	Surface	1	11:37	9.02	8.15	32.94	24.69	4.1	3
B2	20220523	Cloudy	Moderate	Mid-Flood	Surface	1	11:37	9.19	8.2	33.06	24.84	4.1	3
B2	20220523	Cloudy	Moderate	Mid-Flood	Bottom	3.6	11:36	9.17	8.24	33.09	24.8	4.4	3
B2	20220523	Cloudy	Moderate	Mid-Flood	Bottom	3.6	11:36	9.13	8.21	33.07	24.69	4.2	3
В3	20220523	Cloudy	Moderate	Mid-Flood	Surface	1	12:46	8.08	8.04	33.91	24.84	4.5	4
В3	20220523	Cloudy	Moderate	Mid-Flood	Surface	1	12:46	8.11	8.11	33.84	25.05	4.4	4
В3	20220523	Cloudy	Moderate	Mid-Flood	Bottom	3.3	12:45	8.06	8.1	33.86	24.9	5.0	4
B3	20220523	Cloudy	Moderate	Mid-Flood	Bottom	3.3	12:45	8.15	8.03	33.9	25	5.4	4
B4	20220523	Cloudy	Moderate	Mid-Flood	Surface	1	12:36	8.8	8.17	32.9	24.92	4.2	3
B4	20220523	Cloudy	Moderate	Mid-Flood	Surface	1	12:36	8.96	8.22	33.05	24.69	5.0	4
B4	20220523	Cloudy	Moderate	Mid-Flood	Bottom	4.6	12:35	8.84	8.15	32.87	24.83	5.0	4
B4	20220523	Cloudy	Moderate	Mid-Flood	Bottom	4.6	12:35	8.94	8.19	32.91	24.93	5.1	4
C1A	20220523	Cloudy	Moderate	Mid-Flood	Surface	1	10:51	9.21	8.19	33.51	24.53	5.0	8
C1A	20220523	Cloudy	Moderate	Mid-Flood	Surface	1	10:51	9.24	8.15	33.57	24.48	5.3	10
C1A	20220523	Cloudy	Moderate	Mid-Flood	Middle	5.95	10:50	9.15	8.21	33.25	24.38	5.9	8
C1A	20220523	Cloudy	Moderate	Mid-Flood	Middle	5.95	10:50	9.26	8.17	33.42	24.54	5.8	8
C1A	20220523	Cloudy	Moderate	Mid-Flood	Bottom	10.9	10:49	9.34	8.23	33.1	24.53	6.1	7
C1A	20220523	Cloudy	Moderate	Mid-Flood	Bottom	10.9	10:49	9.17	8.16	33.16	24.6	6.2	8
C2A	20220523	Cloudy	Moderate	Mid-Flood	Surface	1	09:58	8.24	8.11	32.98	24.76	6.1	8

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
C2A	20220523	Cloudy	Moderate	Mid-Flood	Surface	1	09:58	8.21	8.12	32.95	24.83	6.3	9
C2A	20220523	Cloudy	Moderate	Mid-Flood	Middle	5.75	09:57	8.37	8.08	32.88	24.85	7.0	6
C2A	20220523	Cloudy	Moderate	Mid-Flood	Middle	5.75	09:57	8.39	8.07	32.79	24.87	6.8	7
C2A	20220523	Cloudy	Moderate	Mid-Flood	Bottom	10.5	09:56	8.28	8.08	33.02	24.98	7.3	7
C2A	20220523	Cloudy	Moderate	Mid-Flood	Bottom	10.5	09:56	8.4	8.11	33.05	24.93	7.3	7
CR1	20220523	Cloudy	Moderate	Mid-Flood	Surface	1	10:16	7.96	8.16	33.58	24.56	5.4	3
CR1	20220523	Cloudy	Moderate	Mid-Flood	Surface	1	10:16	7.99	8.17	33.53	24.43	5.4	3
CR1	20220523	Cloudy	Moderate	Mid-Flood	Middle	6.4	10:15	7.79	8.22	33.7	24.61	5.8	4
CR1	20220523	Cloudy	Moderate	Mid-Flood	Middle	6.4	10:15	7.94	8.24	33.65	24.56	5.3	5
CR1	20220523	Cloudy	Moderate	Mid-Flood	Bottom	11.8	10:14	7.84	8.22	33.59	24.54	5.9	4
CR1	20220523	Cloudy	Moderate	Mid-Flood	Bottom	11.8	10:14	7.98	8.24	33.73	24.5	6.3	4
CR2	20220523	Cloudy	Moderate	Mid-Flood	Surface	1	10:33	9.23	8.07	33.47	24.62	3.8	6
CR2	20220523	Cloudy	Moderate	Mid-Flood	Surface	1	10:33	9.1	8.07	33.73	24.8	3.8	6
CR2	20220523	Cloudy	Moderate	Mid-Flood	Middle	5.35	10:32	9.26	8.07	33.55	24.82	4.2	5
CR2	20220523	Cloudy	Moderate	Mid-Flood	Middle	5.35	10:32	9.09	8.11	33.58	24.86	4.2	4
CR2	20220523	Cloudy	Moderate	Mid-Flood	Bottom	9.7	10:31	9.07	8.07	33.93	24.79	4.5	6
CR2	20220523	Cloudy	Moderate	Mid-Flood	Bottom	9.7	10:31	9.15	8.1	33.89	24.72	4.4	6
F1A	20220523	Cloudy	Moderate	Mid-Flood	Surface	1	12:00	7.9	8.15	33.94	24.54	5.2	5
F1A	20220523	Cloudy	Moderate	Mid-Flood	Surface	1	12:00	8.01	8.08	33.48	24.62	5.1	4
F1A	20220523	Cloudy	Moderate	Mid-Flood	Middle	4	11:59	7.9	8.15	33.86	24.52	5.6	4
F1A	20220523	Cloudy	Moderate	Mid-Flood	Middle	4	11:59	7.98	8.15	33.88	24.5	5.6	4
F1A	20220523	Cloudy	Moderate	Mid-Flood	Bottom	7	11:58	7.95	8.13	33.66	24.63	6.0	4
F1A	20220523	Cloudy	Moderate	Mid-Flood	Bottom	7	11:58	7.83	8.13	33.56	24.67	5.9	5
H1	20220523	Cloudy	Moderate	Mid-Flood	Surface	1	12:06	8.45	8.21	33.79	24.76	3.6	3
H1	20220523	Cloudy	Moderate	Mid-Flood	Surface	1	12:06	8.43	8.16	33.62	24.64	3.5	4
H1	20220523	Cloudy	Moderate	Mid-Flood	Middle	4.3	12:05	8.34	8.24	33.78	24.62	3.5	3
H1	20220523	Cloudy	Moderate	Mid-Flood	Middle	4.3	12:05	8.33	8.24	33.56	24.77	3.5	4
H1	20220523	Cloudy	Moderate	Mid-Flood	Bottom	7.6	12:04	8.52	8.17	33.65	24.87	4.0	9
H1	20220523	Cloudy	Moderate	Mid-Flood	Bottom	7.6	12:04	8.46	8.17	33.8	24.81	3.6	9
M1	20220523	Cloudy	Moderate	Mid-Flood	Surface	1	11:36	7.75	8.12	33.42	24.8	3.4	4
M1	20220523	Cloudy	Moderate	Mid-Flood	Surface	1	11:36	7.82	8.11	33.31	24.64	3.3	5
M1	20220523	Cloudy	Moderate	Mid-Flood	Middle	4.25	11:35	7.87	8.14	33.3	24.77	3.7	5
M1	20220523	Cloudy	Moderate	Mid-Flood	Middle	4.25	11:35	7.91	8.08	33.28	24.77	3.8	6
M1	20220523	Cloudy	Moderate	Mid-Flood	Bottom	7.5	11:34	7.89	8.13	33.35	24.78	3.4	5
M1	20220523	Cloudy	Moderate	Mid-Flood	Bottom	7.5	11:34	7.83	8.11	33.26	24.77	4.0	4
B1	20220523	Cloudy	Moderate	Mid-Ebb	Surface	1	15:40	8.18	8.27	33.45	24.43	3.2	4
B1	20220523	Cloudy	Moderate	Mid-Ebb	Surface	1	15:40	8.17	8.25	33.33	24.47	3.5	3
B1	20220523	Cloudy	Moderate	Mid-Ebb	Bottom	4.1	15:39	8.11	8.23	33.17	24.57	3.5	3
B1	20220523	Cloudy	Moderate	Mid-Ebb	Bottom	4.1	15:39	8.13	8.23	33.52	24.56	4.0	3
B2	20220523	Cloudy	Moderate	Mid-Ebb	Surface	1	15:53	8.86	8.2	32.58	24.84	3.5	3
В2	20220523	Cloudy	Moderate	Mid-Ebb	Surface	1	15:53	8.78	8.2	32.54	24.92	3.6	3

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
B2	20220523	Cloudy	Moderate	Mid-Ebb	Bottom	4.3	15:52	8.91	8.19	32.66	24.76	4.8	3
B2	20220523	Cloudy	Moderate	Mid-Ebb	Bottom	4.3	15:52	8.91	8.16	32.5	24.8	4.4	4
B3	20220523	Cloudy	Moderate	Mid-Ebb	Surface	1	15:42	8.07	8.27	33.44	24.94	4.6	3
В3	20220523	Cloudy	Moderate	Mid-Ebb	Surface	1	15:42	7.93	8.26	33.35	24.84	4.3	3
В3	20220523	Cloudy	Moderate	Mid-Ebb	Bottom	4	15:41	8.02	8.3	33.31	24.78	5.2	3
B3	20220523	Cloudy	Moderate	Mid-Ebb	Bottom	4	15:41	7.97	8.3	33.28	24.96	5.0	3
B4	20220523	Cloudy	Moderate	Mid-Ebb	Surface	1	15:52	8.84	8.18	33.45	24.7	5.1	3
B4	20220523	Cloudy	Moderate	Mid-Ebb	Surface	1	15:52	8.97	8.23	33.24	24.66	4.6	3
B4	20220523	Cloudy	Moderate	Mid-Ebb	Bottom	4	15:51	9.03	8.2	33.3	24.55	5.1	3
B4	20220523	Cloudy	Moderate	Mid-Ebb	Bottom	4	15:51	8.87	8.18	33.35	24.53	4.8	3
C1A	20220523	Cloudy	Moderate	Mid-Ebb	Surface	1	15:30	9.25	8.14	33.66	24.76	5.2	4
C1A	20220523	Cloudy	Moderate	Mid-Ebb	Surface	1	15:30	9.35	8.18	33.52	24.68	4.9	5
C1A	20220523	Cloudy	Moderate	Mid-Ebb	Middle	4.95	15:29	9.32	8.23	33.51	24.7	5.9	3
C1A	20220523	Cloudy	Moderate	Mid-Ebb	Middle	4.95	15:29	9.41	8.18	33.54	24.53	5.7	4
C1A	20220523	Cloudy	Moderate	Mid-Ebb	Bottom	8.9	15:28	9.25	8.21	33.62	24.79	5.9	4
C1A	20220523	Cloudy	Moderate	Mid-Ebb	Bottom	8.9	15:28	9.3	8.21	33.49	24.62	6.1	4
C2A	20220523	Cloudy	Moderate	Mid-Ebb	Surface	1	15:30	7.99	8.22	32.63	24.89	4.1	6
C2A	20220523	Cloudy	Moderate	Mid-Ebb	Surface	1	15:30	7.98	8.24	32.61	24.81	4.2	7
C2A	20220523	Cloudy	Moderate	Mid-Ebb	Middle	6.1	15:29	8.08	8.23	32.56	24.82	4.5	5
C2A	20220523	Cloudy	Moderate	Mid-Ebb	Middle	6.1	15:29	7.92	8.21	32.81	24.71	4.7	5
C2A	20220523	Cloudy	Moderate	Mid-Ebb	Bottom	11.2	15:28	8.04	8.21	32.63	24.67	4.9	15
C2A	20220523	Cloudy	Moderate	Mid-Ebb	Bottom	11.2	15:28	7.91	8.25	32.77	24.83	5.3	14
CR1	20220523	Cloudy	Moderate	Mid-Ebb	Surface	1	16:49	8.61	8.22	33.41	24.43	4.6	4
CR1	20220523	Cloudy	Moderate	Mid-Ebb	Surface	1	16:49	8.58	8.27	33.45	24.5	4.7	6
CR1	20220523	Cloudy	Moderate	Mid-Ebb	Middle	6.2	16:48	8.63	8.27	33.48	24.56	4.9	8
CR1	20220523	Cloudy	Moderate	Mid-Ebb	Middle	6.2	16:48	8.55	8.22	33.39	24.65	5.1	6
CR1	20220523	Cloudy	Moderate	Mid-Ebb	Bottom	11.4	16:47	8.61	8.26	33.26	24.46	5.0	8
CR1	20220523	Cloudy	Moderate	Mid-Ebb	Bottom	11.4	16:47	8.75	8.21	33.24	24.66	5.2	7
CR2	20220523	Cloudy	Moderate	Mid-Ebb	Surface	1	16:32	9.44	8.28	33.01	24.53	4.5	4
CR2	20220523	Cloudy	Moderate	Mid-Ebb	Surface	1	16:32	9.51	8.25	33.05	24.62	4.8	4
CR2	20220523	Cloudy	Moderate	Mid-Ebb	Middle	5.8	16:31	9.47	8.27	33.86	24.37	5.0	3
CR2	20220523	Cloudy	Moderate	Mid-Ebb	Middle	5.8	16:31	9.33	8.27	33.11	24.61	4.7	4
CR2	20220523	Cloudy	Moderate	Mid-Ebb	Bottom	10.6	16:30	9.38	8.25	33.12	24.48	4.9	7
CR2	20220523	Cloudy	Moderate	Mid-Ebb	Bottom	10.6	16:30	9.53	8.28	33.19	24.5	5.3	5
F1A	20220523	Cloudy	Moderate	Mid-Ebb	Surface	1	16:18	8.07	8.23	33.73	24.46	4.3	10
F1A	20220523	Cloudy	Moderate	Mid-Ebb	Surface	1	16:18	8.12	8.21	33.29	24.46	4.3	12
F1A	20220523	Cloudy	Moderate	Mid-Ebb	Middle	4.55	16:17	8.01	8.19	33.23	24.51	4.3	5
F1A	20220523	Cloudy	Moderate	Mid-Ebb	Middle	4.55	16:17	8.01	8.23	33.83	24.57	3.7	6
F1A	20220523	Cloudy	Moderate	Mid-Ebb	Bottom	8.1	16:16	8.04	8.22	33.77	24.59	3.8	5
F1A	20220523	Cloudy	Moderate	Mid-Ebb	Bottom	8.1	16:16	8.05	8.25	33.76	24.51	4.2	5
H1	20220523	Cloudy	Moderate	Mid-Ebb	Surface	1	16:19	8.53	8.27	33.87	24.83	3.7	4

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
H1	20220523	Cloudy	Moderate	Mid-Ebb	Surface	1	16:19	8.49	8.25	33.24	24.89	4.3	3
H1	20220523	Cloudy	Moderate	Mid-Ebb	Middle	4.3	16:18	8.37	8.24	33.7	24.88	4.4	3
H1	20220523	Cloudy	Moderate	Mid-Ebb	Middle	4.3	16:18	8.33	8.25	33.83	24.79	4.4	4
H1	20220523	Cloudy	Moderate	Mid-Ebb	Bottom	7.6	16:17	8.38	8.28	33.75	24.71	5.1	4
H1	20220523	Cloudy	Moderate	Mid-Ebb	Bottom	7.6	16:17	8.43	8.25	33.75	24.69	5.0	3
M1	20220523	Cloudy	Moderate	Mid-Ebb	Surface	1	16:43	8.61	8.23	33.57	24.82	3.8	3
M1	20220523	Cloudy	Moderate	Mid-Ebb	Surface	1	16:43	8.4	8.18	33.48	24.6	3.6	3
M1	20220523	Cloudy	Moderate	Mid-Ebb	Middle	4.45	16:42	8.61	8.23	33.47	24.71	3.9	3
M1	20220523	Cloudy	Moderate	Mid-Ebb	Middle	4.45	16:42	8.58	8.14	33.48	24.61	3.9	5
M1	20220523	Cloudy	Moderate	Mid-Ebb	Bottom	7.9	16:41	8.56	8.22	33.45	24.7	4.5	4
M1	20220523	Cloudy	Moderate	Mid-Ebb	Bottom	7.9	16:41	8.63	8.2	33.46	24.66	4.3	5
B1	20220525	Cloudy	Moderate	Mid-Ebb	Surface	1	08:55	8.2	8.27	33.15	26.04	5.5	2.5
B1	20220525	Cloudy	Moderate	Mid-Ebb	Surface	1	08:55	8.25	8.26	33.12	26.14	5.5	4
B1	20220525	Cloudy	Moderate	Mid-Ebb	Bottom	3.5	08:54	8.34	8.3	33.22	25.89	5.4	4
B1	20220525	Cloudy	Moderate	Mid-Ebb	Bottom	3.5	08:54	8.25	8.25	33.08	26.04	5.5	4
B2	20220525	Cloudy	Moderate	Mid-Ebb	Surface	1	09:13	8.66	8.15	33.07	26.04	4.2	4
B2	20220525	Cloudy	Moderate	Mid-Ebb	Surface	1	09:13	8.51	8.2	33.18	25.83	4.5	4
B2	20220525	Cloudy	Moderate	Mid-Ebb	Bottom	4	09:12	8.47	8.2	32.93	26.08	5.4	3
B2	20220525	Cloudy	Moderate	Mid-Ebb	Bottom	4	09:12	8.64	8.16	33.05	25.91	5.7	5
В3	20220525	Cloudy	Moderate	Mid-Ebb	Surface	1	10:14	8.45	8.22	33.86	26	7.5	4
В3	20220525	Cloudy	Moderate	Mid-Ebb	Surface	1	10:14	8.49	8.24	33.65	25.99	7.6	6
B3	20220525	Cloudy	Moderate	Mid-Ebb	Bottom	3.4	10:13	8.31	8.21	33.93	25.77	7.6	5
В3	20220525	Cloudy	Moderate	Mid-Ebb	Bottom	3.4	10:13	8.28	8.21	33.94	25.96	7.5	4
B4	20220525	Cloudy	Moderate	Mid-Ebb	Surface	1	10:06	8.65	8.19	33.94	25.99	7.1	4
B4	20220525	Cloudy	Moderate	Mid-Ebb	Surface	1	10:06	8.58	8.21	33.67	25.72	7.2	6
B4	20220525	Cloudy	Moderate	Mid-Ebb	Bottom	3.8	10:05	8.65	8.19	33.78	26	8.0	4
B4	20220525	Cloudy	Moderate	Mid-Ebb	Bottom	3.8	10:05	8.51	8.25	33.77	25.78	8.0	4
C1A	20220525	Cloudy	Moderate	Mid-Ebb	Surface	1	08:24	8.77	8.22	33.41	25.75	8.8	5
C1A	20220525	Cloudy	Moderate	Mid-Ebb	Surface	1	08:24	8.93	8.17	33.55	25.73	9.0	6
C1A	20220525	Cloudy	Moderate	Mid-Ebb	Middle	5.35	08:23	8.81	8.2	33.32	25.69	9.2	5
C1A	20220525	Cloudy	Moderate	Mid-Ebb	Middle	5.35	08:23	8.76	8.21	33.56	25.8	9.0	4
C1A	20220525	Cloudy	Moderate	Mid-Ebb	Bottom	9.7	08:22	8.78	8.2	33.49	25.59	9.4	3
C1A	20220525	Cloudy	Moderate	Mid-Ebb	Bottom	9.7	08:22	8.82	8.2	33.4	25.72	9.3	4
C2A	20220525	Cloudy	Moderate	Mid-Ebb	Surface	1	10:27	8.02	8.16	33.94	25.78	8.1	4
C2A	20220525	Cloudy	Moderate	Mid-Ebb	Surface	1	10:27	7.94	8.15	33.85	25.71	8.0	5
C2A	20220525	Cloudy	Moderate	Mid-Ebb	Middle	5.65	10:26	7.98	8.18	33.77	25.8	8.2	4
C2A	20220525	Cloudy	Moderate	Mid-Ebb	Middle	5.65	10:26	8.1	8.22	33.85	25.77	8.3	4
C2A	20220525	Cloudy	Moderate	Mid-Ebb	Bottom	10.3	10:25	8.05	8.16	33.83	25.76	8.4	4
C2A	20220525	Cloudy	Moderate	Mid-Ebb	Bottom	10.3	10:25	8.06	8.19	33.76	25.83	8.6	4
CR1	20220525	Cloudy	Moderate	Mid-Ebb	Surface	1	10:09	8.05	8.17	33.44	25.68	8.0	4
CR1	20220525	Cloudy	Moderate	Mid-Ebb	Surface	1	10:09	8.12	8.18	33.45	25.94	8.7	3

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
CR1	20220525	Cloudy	Moderate	Mid-Ebb	Middle	6.75	10:08	8.12	8.2	33.5	25.85	8.9	3
CR1	20220525	Cloudy	Moderate	Mid-Ebb	Middle	6.75	10:08	8.14	8.2	33.54	25.68	8.5	3
CR1	20220525	Cloudy	Moderate	Mid-Ebb	Bottom	12.5	10:07	8.02	8.18	33.55	25.74	8.8	4
CR1	20220525	Cloudy	Moderate	Mid-Ebb	Bottom	12.5	10:07	8.09	8.17	33.42	25.68	8.6	4
CR2	20220525	Cloudy	Moderate	Mid-Ebb	Surface	1	09:54	8.53	8.22	33.84	25.82	7.4	4
CR2	20220525	Cloudy	Moderate	Mid-Ebb	Surface	1	09:54	8.34	8.27	33.83	25.94	7.5	4
CR2	20220525	Cloudy	Moderate	Mid-Ebb	Middle	5.75	09:53	8.31	8.24	33.76	26.08	7.7	4
CR2	20220525	Cloudy	Moderate	Mid-Ebb	Middle	5.75	09:53	8.4	8.26	33.91	25.8	7.6	3
CR2	20220525	Cloudy	Moderate	Mid-Ebb	Bottom	10.5	09:52	8.33	8.23	33.9	25.97	8.1	3
CR2	20220525	Cloudy	Moderate	Mid-Ebb	Bottom	10.5	09:52	8.35	8.26	33.8	25.99	7.7	3
F1A	20220525	Cloudy	Moderate	Mid-Ebb	Surface	1	09:42	8.84	8.21	33.76	25.78	7.7	4
F1A	20220525	Cloudy	Moderate	Mid-Ebb	Surface	1	09:42	8.65	8.24	33.68	25.77	7.8	3
F1A	20220525	Cloudy	Moderate	Mid-Ebb	Middle	4.45	09:41	8.75	8.17	33.85	25.55	7.4	3
F1A	20220525	Cloudy	Moderate	Mid-Ebb	Middle	4.45	09:41	8.9	8.24	33.87	25.65	7.8	3
F1A	20220525	Cloudy	Moderate	Mid-Ebb	Bottom	7.9	09:40	8.82	8.21	33.77	25.8	7.7	4
F1A	20220525	Cloudy	Moderate	Mid-Ebb	Bottom	7.9	09:40	8.86	8.21	33.88	25.68	7.9	4
H1	20220525	Cloudy	Moderate	Mid-Ebb	Surface	1	09:39	8.93	8.25	33.91	25.95	8.3	3
H1	20220525	Cloudy	Moderate	Mid-Ebb	Surface	1	09:39	9.15	8.26	33.82	25.82	8.5	3
H1	20220525	Cloudy	Moderate	Mid-Ebb	Middle	4	09:38	8.96	8.27	33.75	26	8.2	4
H1	20220525	Cloudy	Moderate	Mid-Ebb	Middle	4	09:38	9.11	8.26	33.75	25.93	8.0	4
H1	20220525	Cloudy	Moderate	Mid-Ebb	Bottom	7	09:37	8.93	8.26	33.71	25.94	9.0	6
H1	20220525	Cloudy	Moderate	Mid-Ebb	Bottom	7	09:37	9.06	8.26	33.76	25.91	8.8	5
M1	20220525	Cloudy	Moderate	Mid-Ebb	Surface	1	09:04	8.92	8.26	33.72	25.86	7.1	3
M1	20220525	Cloudy	Moderate	Mid-Ebb	Surface	1	09:04	8.94	8.29	33.72	25.65	6.3	4
M1	20220525	Cloudy	Moderate	Mid-Ebb	Middle	4.4	09:03	9.09	8.26	33.7	25.63	6.8	4
M1	20220525	Cloudy	Moderate	Mid-Ebb	Middle	4.4	09:03	9.04	8.24	33.58	25.69	6.6	4
M1	20220525	Cloudy	Moderate	Mid-Ebb	Bottom	7.8	09:02	9	8.27	33.62	25.75	7.5	3
M1	20220525	Cloudy	Moderate	Mid-Ebb	Bottom	7.8	09:02	9.11	8.27	33.69	25.93	7.2	4
B1	20220525	Cloudy	Moderate	Mid-Flood	Surface	1	13:34	9.14	8.32	33.2	26.2	5.1	3
B1	20220525	Cloudy	Moderate	Mid-Flood	Surface	1	13:34	9.11	8.31	33.05	26.21	5.0	4
B1	20220525	Cloudy	Moderate	Mid-Flood	Bottom	4	13:33	9.26	8.27	33.11	26.18	5.9	3
B1	20220525	Cloudy	Moderate	Mid-Flood	Bottom	4	13:33	9.25	8.29	33.25	26.33	5.6	3
B2	20220525	Cloudy	Moderate	Mid-Flood	Surface	1	13:51	8.34	8.3	33.27	26.02	4.6	4
B2	20220525	Cloudy	Moderate	Mid-Flood	Surface	1	13:51	8.52	8.26	33.14	25.96	4.4	4
B2	20220525	Cloudy	Moderate	Mid-Flood	Bottom	4.1	13:50	8.35	8.27	33.16	26.11	4.8	5
B2	20220525	Cloudy	Moderate	Mid-Flood	Bottom	4.1	13:50	8.46	8.25	33.06	26.15	5.1	7
В3	20220525	Cloudy	Moderate	Mid-Flood	Surface	1	13:25	8.13	8.27	32.24	25.94	5.5	4
В3	20220525	, Cloudy	Moderate	Mid-Flood	Surface	1	13:25	8.16	8.24	32.19	25.83	4.9	3
B3	20220525	Cloudy	Moderate	Mid-Flood	Bottom	3.6	13:24	8.13	8.27	32.13	25.97	5.7	4
B3	20220525	Cloudy	Moderate	Mid-Flood	Bottom	3.6	13:24	8.13	8.29	32.15	25.83	6.1	3
B4	20220525	Cloudy	Moderate	Mid-Flood	Surface	1	13:36	9.02	8.27	32.9	25.79	6.0	3

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
B4	20220525	Cloudy	Moderate	Mid-Flood	Surface	1	13:36	9.05	8.25	32.85	25.94	5.6	5
B4	20220525	Cloudy	Moderate	Mid-Flood	Bottom	3.7	13:35	9.02	8.3	32.88	25.97	6.4	4
B4	20220525	Cloudy	Moderate	Mid-Flood	Bottom	3.7	13:35	9.11	8.28	32.99	25.96	6.3	5
C1A	20220525	Cloudy	Moderate	Mid-Flood	Surface	1	13:13	9.26	8.15	32.91	26.15	6.3	5
C1A	20220525	Cloudy	Moderate	Mid-Flood	Surface	1	13:13	9.35	8.14	32.78	26.29	6.5	6
C1A	20220525	Cloudy	Moderate	Mid-Flood	Middle	4.95	13:12	9.31	8.16	32.98	26.08	7.2	7
C1A	20220525	Cloudy	Moderate	Mid-Flood	Middle	4.95	13:12	9.34	8.12	32.9	26.29	7.0	6
C1A	20220525	Cloudy	Moderate	Mid-Flood	Bottom	8.9	13:11	9.21	8.19	32.81	26.16	7.8	7
C1A	20220525	Cloudy	Moderate	Mid-Flood	Bottom	8.9	13:11	9.32	8.17	32.73	26.16	7.6	6
C2A	20220525	Cloudy	Moderate	Mid-Flood	Surface	1	13:13	7.97	8.26	32.39	26.15	7.8	7
C2A	20220525	Cloudy	Moderate	Mid-Flood	Surface	1	13:13	8.16	8.31	32.21	26.26	7.6	7
C2A	20220525	Cloudy	Moderate	Mid-Flood	Middle	6	13:12	8.04	8.26	32.36	26.21	8.1	5
C2A	20220525	Cloudy	Moderate	Mid-Flood	Middle	6	13:12	8.01	8.3	32.37	26.19	7.9	6
C2A	20220525	Cloudy	Moderate	Mid-Flood	Bottom	11	13:11	8.17	8.24	32.44	26.3	8.7	6
C2A	20220525	Cloudy	Moderate	Mid-Flood	Bottom	11	13:11	7.96	8.3	32.21	26.15	8.7	6
CR1	20220525	Cloudy	Moderate	Mid-Flood	Surface	1	14:49	9.31	8.2	32.61	26.19	6.7	3
CR1	20220525	Cloudy	Moderate	Mid-Flood	Surface	1	14:49	9.24	8.17	32.59	26.29	6.4	3
CR1	20220525	Cloudy	Moderate	Mid-Flood	Middle	6.55	14:48	9.31	8.13	32.43	26.23	7.0	3
CR1	20220525	Cloudy	Moderate	Mid-Flood	Middle	6.55	14:48	9.24	8.19	32.56	26.28	7.1	4
CR1	20220525	Cloudy	Moderate	Mid-Flood	Bottom	12.1	14:47	9.2	8.17	32.53	26.11	7.9	3
CR1	20220525	Cloudy	Moderate	Mid-Flood	Bottom	12.1	14:47	9.3	8.14	32.55	26.18	7.3	3
CR2	20220525	Cloudy	Moderate	Mid-Flood	Surface	1	14:32	8.53	8.25	33.55	25.9	5.9	3
CR2	20220525	Cloudy	Moderate	Mid-Flood	Surface	1	14:32	8.7	8.29	33.48	25.94	5.9	4
CR2	20220525	Cloudy	Moderate	Mid-Flood	Middle	5.35	14:31	8.63	8.27	33.57	25.76	6.1	3
CR2	20220525	Cloudy	Moderate	Mid-Flood	Middle	5.35	14:31	8.53	8.26	33.45	25.89	6.1	3
CR2	20220525	Cloudy	Moderate	Mid-Flood	Bottom	9.7	14:30	8.5	8.26	33.51	25.87	5.7	3
CR2	20220525	Cloudy	Moderate	Mid-Flood	Bottom	9.7	14:30	8.61	8.31	33.41	25.88	6.0	3
F1A	20220525	Cloudy	Moderate	Mid-Flood	Surface	1	14:01	9.35	8.21	32.26	26.11	6.9	6
F1A	20220525	Cloudy	Moderate	Mid-Flood	Surface	1	14:01	9.36	8.24	32.1	26.2	6.6	7
F1A	20220525	Cloudy	Moderate	Mid-Flood	Middle	4.15	14:00	9.41	8.19	32.18	26.23	6.3	7
F1A	20220525	Cloudy	Moderate	Mid-Flood	Middle	4.15	14:00	9.31	8.21	32.21	26.23	6.2	6
F1A	20220525	Cloudy	Moderate	Mid-Flood	Bottom	7.3	13:59	9.39	8.21	32.33	26.2	6.5	6
F1A	20220525	Cloudy	Moderate	Mid-Flood	Bottom	7.3	13:59	9.41	8.24	32.34	26.07	6.4	8
H1	20220525	Cloudy	Moderate	Mid-Flood	Surface	1	14:18	8.44	8.23	32.39	25.92	7.9	3
H1	20220525	Cloudy	Moderate	Mid-Flood	Surface	1	14:18	8.39	8.23	32.34	25.94	7.5	4
H1	20220525	Cloudy	Moderate	Mid-Flood	Middle	4	14:17	8.55	8.25	32.44	25.86	7.0	4
H1	20220525	Cloudy	Moderate	Mid-Flood	Middle	4	14:17	8.37	8.25	32.24	26.06	7.3	4
H1	20220525	Cloudy	Moderate	Mid-Flood	Bottom	7	14:16	8.55	8.22	32.37	25.89	7.5	8
H1	20220525	Cloudy	Moderate	Mid-Flood	Bottom	7	14:16	8.39	8.22	32.26	25.9	8.2	8
M1	20220525	Cloudy	Moderate	Mid-Flood	Surface	1	14:26	8.35	8.27	33.56	26.07	6.2	3
M1	20220525	Cloudy	Moderate	Mid-Flood	Surface	1	14:26	8.41	8.22	33.49	26.1	5.8	3

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
M1	20220525	Cloudy	Moderate	Mid-Flood	Middle	4.05	14:25	8.3	8.27	33.42	26.03	5.6	3
M1	20220525	Cloudy	Moderate	Mid-Flood	Middle	4.05	14:25	8.31	8.2	33.5	26.13	6.1	3
M1	20220525	Cloudy	Moderate	Mid-Flood	Bottom	7.1	14:24	8.29	8.26	33.6	26.06	6.9	4
M1	20220525	Cloudy	Moderate	Mid-Flood	Bottom	7.1	14:24	8.27	8.22	33.54	26.04	6.1	3
B1	20220527	Cloudy	Moderate	Mid-Ebb	Surface	1	09:30	8.94	8.27	32.6	26.04	4.0	3
B1	20220527	Cloudy	Moderate	Mid-Ebb	Surface	1	09:30	8.85	8.27	32.6	25.95	4.0	4
B1	20220527	Cloudy	Moderate	Mid-Ebb	Bottom	3.5	09:29	8.76	8.27	32.52	26	4.6	5
B1	20220527	Cloudy	Moderate	Mid-Ebb	Bottom	3.5	09:29	8.84	8.26	32.55	25.98	4.4	4
B2	20220527	Cloudy	Moderate	Mid-Ebb	Surface	1	09:46	9.34	8.22	33.48	25.46	4.3	5
B2	20220527	Cloudy	Moderate	Mid-Ebb	Surface	1	09:46	9.29	8.24	33.48	25.74	4.5	4
B2	20220527	Cloudy	Moderate	Mid-Ebb	Bottom	4.7	09:45	9.44	8.25	33.41	25.65	4.6	4
B2	20220527	Cloudy	Moderate	Mid-Ebb	Bottom	4.7	09:45	9.55	8.23	33.31	25.32	5.0	2.5
B3	20220527	Cloudy	Moderate	Mid-Ebb	Surface	1	10:37	8.45	8.27	32.97	25.95	4.6	5
В3	20220527	Cloudy	Moderate	Mid-Ebb	Surface	1	10:37	8.5	8.28	32.97	25.62	4.5	5
B3	20220527	Cloudy	Moderate	Mid-Ebb	Bottom	3.4	10:36	8.47	8.23	33.01	25.9	4.6	4
B3	20220527	Cloudy	Moderate	Mid-Ebb	Bottom	3.4	10:36	8.74	8.22	32.92	25.39	4.6	2.5
B4	20220527	Cloudy	Moderate	Mid-Ebb	Surface	1	11:21	8.91	8.32	32.39	25.72	3.7	5
B4	20220527	Cloudy	Moderate	Mid-Ebb	Surface	1	11:21	8.8	8.27	32.4	25.51	3.5	6
B4	20220527	Cloudy	Moderate	Mid-Ebb	Bottom	3.7	11:20	8.85	8.32	32.19	25.87	4.4	5
B4	20220527	Cloudy	Moderate	Mid-Ebb	Bottom	3.7	11:20	9.03	8.29	32.41	25.69	4.1	4
C1A	20220527	Cloudy	Moderate	Mid-Ebb	Surface	1	09:08	8.82	8.32	32.83	25.56	5.3	4
C1A	20220527	Cloudy	Moderate	Mid-Ebb	Surface	1	09:08	8.82	8.34	32.69	25.71	5.1	4
C1A	20220527	Cloudy	Moderate	Mid-Ebb	Middle	4.9	09:07	9	8.3	32.8	25.71	5.6	4
C1A	20220527	Cloudy	Moderate	Mid-Ebb	Middle	4.9	09:07	8.76	8.31	32.79	25.61	5.8	4
C1A	20220527	Cloudy	Moderate	Mid-Ebb	Bottom	8.8	09:06	8.78	8.31	32.84	25.62	5.7	5
C1A	20220527	Cloudy	Moderate	Mid-Ebb	Bottom	8.8	09:06	8.74	8.36	32.75	25.79	5.5	4
C2A	20220527	Cloudy	Moderate	Mid-Ebb	Surface	1	11:03	9.18	8.18	33.58	25.15	4.0	3
C2A	20220527	Cloudy	Moderate	Mid-Ebb	Surface	1	11:03	9.34	8.19	33.43	25.22	4.5	4
C2A	20220527	Cloudy	Moderate	Mid-Ebb	Middle	6.1	11:02	9.28	8.19	33.61	25.65	4.4	4
C2A	20220527	Cloudy	Moderate	Mid-Ebb	Middle	6.1	11:02	9.18	8.22	33.65	25.62	4.3	3
C2A	20220527	Cloudy	Moderate	Mid-Ebb	Bottom	11.2	11:01	9.32	8.21	33.45	25.13	4.6	4
C2A	20220527	Cloudy	Moderate	Mid-Ebb	Bottom	11.2	11:01	9.36	8.2	33.53	25.5	4.4	4
CR1	20220527	Cloudy	Moderate	Mid-Ebb	Surface	1	10:44	8.46	8.1	33.83	25.5	4.4	3
CR1	20220527	Cloudy	Moderate	Mid-Ebb	Surface	1	10:44	8.38	8.11	33.31	25.74	5.1	6
CR1	20220527	Cloudy	Moderate	Mid-Ebb	Middle	6.4	10:43	8.4	8.12	33.5	25.77	3.4	9
CR1	20220527	Cloudy	Moderate	Mid-Ebb	Middle	6.4	10:43	8.56	8.14	33.21	25.79	3.5	9
CR1	20220527	Cloudy	Moderate	Mid-Ebb	Bottom	11.8	10:42	8.47	8.1	33.79	25.63	3.1	10
CR1	20220527	Cloudy	Moderate	Mid-Ebb	Bottom	11.8	10:42	8.37	8.12	33.48	25.58	3.2	10
CR2	20220527	Cloudy	Moderate	Mid-Ebb	Surface	1	10:28	8.81	8.33	33.32	25.93	3.2	15
CR2	20220527	Cloudy	Moderate	Mid-Ebb	Surface	1	10:28	8.78	8.31	33.1	25.58	3.2	15
CR2	20220527	Cloudy	Moderate	Mid-Ebb	Middle	5.4	10:27	8.88	8.32	33.24	25.52	3.5	17
1	0						/	2.00				2.0	_ <i>·</i>

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
CR2	20220527	Cloudy	Moderate	Mid-Ebb	Middle	5.4	10:27	9.14	8.31	33.19	25.47	3.6	17
CR2	20220527	Cloudy	Moderate	Mid-Ebb	Bottom	9.8	10:26	8.83	8.32	33.14	25.52	3.1	15
CR2	20220527	Cloudy	Moderate	Mid-Ebb	Bottom	9.8	10:26	8.99	8.29	33.16	25.99	3.1	16
F1A	20220527	Cloudy	Moderate	Mid-Ebb	Surface	1	10:55	8.77	8.21	32.48	25.26	5.1	5
F1A	20220527	Cloudy	Moderate	Mid-Ebb	Surface	1	10:55	8.64	8.16	32.29	25.55	4.8	4
F1A	20220527	Cloudy	Moderate	Mid-Ebb	Middle	4.55	10:54	8.77	8.16	32.39	25.19	3.2	5
F1A	20220527	Cloudy	Moderate	Mid-Ebb	Middle	4.55	10:54	8.76	8.21	32.44	25.54	3.4	5
F1A	20220527	Cloudy	Moderate	Mid-Ebb	Bottom	8.1	10:53	8.59	8.19	32.41	25.33	3.6	4
F1A	20220527	Cloudy	Moderate	Mid-Ebb	Bottom	8.1	10:53	8.8	8.16	32.3	25.2	3.2	4
H1	20220527	Cloudy	Moderate	Mid-Ebb	Surface	1	10:14	8.51	8.2	32.67	25.5	4.4	5
H1	20220527	Cloudy	Moderate	Mid-Ebb	Surface	1	10:14	8.5	8.19	32.75	25.65	4.6	3
H1	20220527	Cloudy	Moderate	Mid-Ebb	Middle	4.1	10:13	8.64	8.22	32.82	25.48	4.8	5
H1	20220527	Cloudy	Moderate	Mid-Ebb	Middle	4.1	10:13	8.65	8.2	32.78	25.29	5.1	5
H1	20220527	Cloudy	Moderate	Mid-Ebb	Bottom	7.2	10:12	8.43	8.22	32.82	25.77	3.3	5
H1	20220527	Cloudy	Moderate	Mid-Ebb	Bottom	7.2	10:12	8.74	8.23	32.87	25.78	3.4	4
M1	20220527	Cloudy	Moderate	Mid-Ebb	Surface	1	10:20	9.04	8.15	33.69	25.7	3.5	6
M1	20220527	Cloudy	Moderate	Mid-Ebb	Surface	1	10:20	8.7	8.13	33.58	25.56	3.9	8
M1	20220527	Cloudy	Moderate	Mid-Ebb	Middle	4.75	10:19	8.68	8.15	33.72	25.29	3.4	12
M1	20220527	Cloudy	Moderate	Mid-Ebb	Middle	4.75	10:19	8.9	8.13	33.78	25.2	3.8	14
M1	20220527	Cloudy	Moderate	Mid-Ebb	Bottom	8.5	10:18	9.02	8.17	33.69	25.4	3.8	6
M1	20220527	Cloudy	Moderate	Mid-Ebb	Bottom	8.5	10:18	8.75	8.13	33.86	25.12	4.3	6
B1	20220527	Cloudy	Moderate	Mid-Flood	Surface	1	15:29	8.85	8.28	33.1	25.9	3.1	6
B1	20220527	Cloudy	Moderate	Mid-Flood	Surface	1	15:29	8.95	8.3	32.93	25.72	3.5	6
B1	20220527	Cloudy	Moderate	Mid-Flood	Bottom	4.3	15:28	8.94	8.31	33.19	25.76	3.9	7
B1	20220527	Cloudy	Moderate	Mid-Flood	Bottom	4.3	15:28	8.76	8.34	33.23	25.9	3.5	9
B2	20220527	Cloudy	Moderate	Mid-Flood	Surface	1	15:45	8.36	8.33	33.17	25.65	5.1	8
B2	20220527	Cloudy	Moderate	Mid-Flood	Surface	1	15:45	8.47	8.29	33.27	25.51	5.2	8
B2	20220527	Cloudy	Moderate	Mid-Flood	Bottom	3.5	15:44	8.36	8.29	33.43	25.6	5.2	7
B2	20220527	Cloudy	Moderate	Mid-Flood	Bottom	3.5	15:44	8.38	8.29	33.26	25.44	5.4	9
В3	20220527	Cloudy	Moderate	Mid-Flood	Surface	1	15:21	8.88	8.27	33.51	25.66	5.7	8
B3	20220527	Cloudy	Moderate	Mid-Flood	Surface	1	15:21	8.64	8.21	33.54	25.66	6.0	10
В3	20220527	Cloudy	Moderate	Mid-Flood	Bottom	3.9	15:20	8.89	8.21	33.52	25.72	6.3	10
B3	20220527	Cloudy	Moderate	Mid-Flood	Bottom	3.9	15:20	8.87	8.23	33.43	25.52	5.7	12
B4	20220527	Cloudy	Moderate	Mid-Flood	Surface	1	15:32	9.32	8.32	33.12	25.57	4.1	6
B4	20220527	Cloudy	Moderate	Mid-Flood	Surface	1	15:32	9.18	8.3	33.3	25.86	4.1	6
B4	20220527	Cloudy	Moderate	Mid-Flood	Bottom	4.5	15:31	9.34	8.27	33.04	25.49	5.4	5
B4	20220527	Cloudy	Moderate	Mid-Flood	Bottom	4.5	15:31	9.21	8.32	33.07	25.89	5.1	7
C1A	20220527	Cloudy	Moderate	Mid-Flood	Surface	1	15:08	9.21	8.24	33.36	25.42	5.3	5
C1A	20220527	Cloudy	Moderate	Mid-Flood	Surface	1	15:08	9.18	8.19	33.41	25.66	5.5	5
C1A	20220527	Cloudy	Moderate	Mid-Flood	Middle	5.15	15:07	9.14	8.19	33.62	25.62	5.7	8
C1A	20220527	Cloudy	Moderate	Mid-Flood	Middle	5.15	15:07	9.15	8.17	33.51	25.31	5.5	5

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
C1A	20220527	Cloudy	Moderate	Mid-Flood	Bottom	9.3	15:06	9.09	8.21	33.37	25.23	6.4	5
C1A	20220527	Cloudy	Moderate	Mid-Flood	Bottom	9.3	15:06	9.29	8.21	33.36	25.5	6.0	6
C2A	20220527	Cloudy	Moderate	Mid-Flood	Surface	1	15:08	9.3	8.26	33.87	25.52	5.9	5
C2A	20220527	Cloudy	Moderate	Mid-Flood	Surface	1	15:08	9.6	8.3	33.85	25.5	5.8	5
C2A	20220527	Cloudy	Moderate	Mid-Flood	Middle	5.5	15:07	9.34	8.26	33.73	25.39	6.7	5
C2A	20220527	Cloudy	Moderate	Mid-Flood	Middle	5.5	15:07	9.26	8.33	33.97	25.19	6.4	5
C2A	20220527	Cloudy	Moderate	Mid-Flood	Bottom	10	15:06	9.62	8.27	33.78	25.45	6.8	5
C2A	20220527	Cloudy	Moderate	Mid-Flood	Bottom	10	15:06	9.51	8.35	33.74	25.57	6.9	6
CR1	20220527	Cloudy	Moderate	Mid-Flood	Surface	1	16:42	8.49	8.23	32.97	25.97	4.5	4
CR1	20220527	Cloudy	Moderate	Mid-Flood	Surface	1	16:42	8.35	8.26	32.86	25.96	4.5	5
CR1	20220527	Cloudy	Moderate	Mid-Flood	Middle	6.1	16:41	8.5	8.28	32.81	25.59	4.4	4
CR1	20220527	Cloudy	Moderate	Mid-Flood	Middle	6.1	16:41	8.52	8.29	32.68	25.8	4.5	5
CR1	20220527	Cloudy	Moderate	Mid-Flood	Bottom	11.2	16:40	8.43	8.26	32.75	25.77	4.7	4
CR1	20220527	Cloudy	Moderate	Mid-Flood	Bottom	11.2	16:40	8.55	8.29	32.96	25.75	4.8	5
CR2	20220527	Cloudy	Moderate	Mid-Flood	Surface	1	16:27	9.59	8.3	32.83	25.22	3.8	5
CR2	20220527	Cloudy	Moderate	Mid-Flood	Surface	1	16:27	9.33	8.33	32.79	25.36	3.6	4
CR2	20220527	Cloudy	Moderate	Mid-Flood	Middle	5.35	16:26	9.62	8.29	32.91	25.41	3.4	5
CR2	20220527	Cloudy	Moderate	Mid-Flood	Middle	5.35	16:26	9.59	8.31	32.81	25.57	3.3	6
CR2	20220527	Cloudy	Moderate	Mid-Flood	Bottom	9.7	16:25	9.66	8.29	32.79	25.25	4.2	6
CR2	20220527	Cloudy	Moderate	Mid-Flood	Bottom	9.7	16:25	9.4	8.28	32.94	25.43	4.2	6
F1A	20220527	Cloudy	Moderate	Mid-Flood	Surface	1	15:58	9.09	8.21	32.72	25.79	6.2	5
F1A	20220527	Cloudy	Moderate	Mid-Flood	Surface	1	15:58	9.09	8.23	32.66	25.47	6.1	6
F1A	20220527	Cloudy	Moderate	Mid-Flood	Middle	4.2	15:57	9.33	8.26	32.81	25.69	6.1	5
F1A	20220527	Cloudy	Moderate	Mid-Flood	Middle	4.2	15:57	9.22	8.29	32.86	25.81	6.0	4
F1A	20220527	Cloudy	Moderate	Mid-Flood	Bottom	7.4	15:56	9.07	8.25	32.74	25.6	5.7	5
F1A	20220527	Cloudy	Moderate	Mid-Flood	Bottom	7.4	15:56	9.2	8.27	32.66	25.55	6.1	6
H1	20220527	Cloudy	Moderate	Mid-Flood	Surface	1	16:13	8.87	8.31	33.51	25.53	3.9	5
H1	20220527	Cloudy	Moderate	Mid-Flood	Surface	1	16:13	8.84	8.27	33.26	25.41	3.5	4
H1	20220527	Cloudy	Moderate	Mid-Flood	Middle	3.8	16:12	8.9	8.31	33.35	25.41	3.2	6
H1	20220527	Cloudy	Moderate	Mid-Flood	Middle	3.8	16:12	8.8	8.29	33.38	25.6	3.4	7
H1	20220527	Cloudy	Moderate	Mid-Flood	Bottom	6.6	16:11	8.79	8.27	33.36	25.39	3.5	7
H1	20220527	Cloudy	Moderate	Mid-Flood	Bottom	6.6	16:11	8.83	8.32	33.28	25.26	3.6	6
M1	20220527	Cloudy	Moderate	Mid-Flood	Surface	1	16:24	9.22	8.28	33.21	25.43	6.1	4
M1	20220527	Cloudy	Moderate	Mid-Flood	Surface	1	16:24	9.17	8.3	33.25	25.75	6.0	4
M1	20220527	Cloudy	Moderate	Mid-Flood	Middle	4.3	16:23	8.94	8.27	33.46	25.68	5.9	4
M1	20220527	Cloudy	Moderate	Mid-Flood	Middle	4.3	16:23	9.02	8.32	33.36	25.69	6.0	4
M1	20220527	Cloudy	Moderate	Mid-Flood	Bottom	7.6	16:22	9.22	8.27	33.18	25.54	5.9	4
M1	20220527	Cloudy	Moderate	Mid-Flood	Bottom	7.6	16:22	8.95	8.31	33.35	25.51	6.0	4
B1	20220530	Sunny	Moderate	Mid-Ebb	Surface	1	11:01	8.5	8.2	33.21	25.57	3.8	6
B1	20220530	Sunny	Moderate	Mid-Ebb	Surface	1	11:01	8.45	8.18	33.08	25.64	4.2	6
B1	20220530	Sunny	Moderate	Mid-Ebb	Bottom	3.8	11:00	8.24	8.17	33.13	25.67	3.7	7


Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
B1	20220530	Sunny	Moderate	Mid-Ebb	Bottom	3.8	11:00	8.44	8.17	33.23	25.55	3.9	7
B2	20220530	Sunny	Moderate	Mid-Ebb	Surface	1	11:15	8.41	8.32	33.51	25.55	3.7	6
B2	20220530	Sunny	Moderate	Mid-Ebb	Surface	1	11:15	8.28	8.33	33.66	25.53	4.3	8
B2	20220530	Sunny	Moderate	Mid-Ebb	Bottom	4.4	11:14	8.28	8.28	33.46	25.62	4.0	7
B2	20220530	Sunny	Moderate	Mid-Ebb	Bottom	4.4	11:14	8.29	8.34	33.62	25.65	4.2	8
В3	20220530	Sunny	Moderate	Mid-Ebb	Surface	1	13:05	8.39	8.26	33.65	25.56	4.6	5
B3	20220530	Sunny	Moderate	Mid-Ebb	Surface	1	13:05	8.32	8.3	33.47	25.67	4.6	6
B3	20220530	Sunny	Moderate	Mid-Ebb	Bottom	4.5	13:04	8.34	8.32	33.58	25.71	5.0	7
B3	20220530	Sunny	Moderate	Mid-Ebb	Bottom	4.5	13:04	8.46	8.29	33.72	25.53	4.6	7
B4	20220530	Sunny	Moderate	Mid-Ebb	Surface	1	12:54	8.44	8.27	33.21	25.46	4.3	8
B4	20220530	Sunny	Moderate	Mid-Ebb	Surface	1	12:54	8.43	8.2	33.09	25.29	4.1	6
B4	20220530	Sunny	Moderate	Mid-Ebb	Bottom	3.7	12:53	8.27	8.24	33.25	25.52	4.3	6
B4	20220530	Sunny	Moderate	Mid-Ebb	Bottom	3.7	12:53	8.36	8.26	33.1	25.42	4.1	8
C1A	20220530	Sunny	Moderate	Mid-Ebb	Surface	1	10:49	8.78	8.27	33.38	25.54	6.5	20
C1A	20220530	Sunny	Moderate	Mid-Ebb	Surface	1	10:49	8.62	8.33	33.32	25.69	6.7	21
C1A	20220530	Sunny	Moderate	Mid-Ebb	Middle	4.75	10:48	8.8	8.26	33.15	25.63	6.9	9
C1A	20220530	Sunny	Moderate	Mid-Ebb	Middle	4.75	10:48	8.6	8.28	33.36	25.54	6.7	8
C1A	20220530	Sunny	Moderate	Mid-Ebb	Bottom	8.5	10:47	8.62	8.27	33.31	25.45	7.3	6
C1A	20220530	Sunny	Moderate	Mid-Ebb	Bottom	8.5	10:47	8.75	8.3	33.36	25.52	7.3	5
C2A	20220530	Sunny	Moderate	Mid-Ebb	Surface	1	12:28	8.4	8.28	33.09	25.57	5.2	6
C2A	20220530	Sunny	Moderate	Mid-Ebb	Surface	1	12:28	8.36	8.2	32.99	25.44	5.3	6
C2A	20220530	Sunny	Moderate	Mid-Ebb	Middle	5.7	12:27	8.37	8.22	33.06	25.65	5.4	6
C2A	20220530	Sunny	Moderate	Mid-Ebb	Middle	5.7	12:27	8.33	8.28	33.17	25.61	5.7	6
C2A	20220530	Sunny	Moderate	Mid-Ebb	Bottom	10.4	12:26	8.27	8.22	33.1	25.6	6.3	8
C2A	20220530	Sunny	Moderate	Mid-Ebb	Bottom	10.4	12:26	8.25	8.22	33.2	25.63	6.0	6
CR1	20220530	Sunny	Moderate	Mid-Ebb	Surface	1	12:10	8.46	8.21	32.68	25.41	3.6	19
CR1	20220530	Sunny	Moderate	Mid-Ebb	Surface	1	12:10	8.41	8.19	32.7	25.52	3.8	20
CR1	20220530	Sunny	Moderate	Mid-Ebb	Middle	6.85	12:09	8.32	8.2	32.75	25.62	4.1	9
CR1	20220530	Sunny	Moderate	Mid-Ebb	Middle	6.85	12:09	8.45	8.22	32.83	25.52	3.7	6
CR1	20220530	Sunny	Moderate	Mid-Ebb	Bottom	12.7	12:08	8.29	8.17	32.68	25.62	3.9	19
CR1	20220530	Sunny	Moderate	Mid-Ebb	Bottom	12.7	12:08	8.31	8.2	32.66	25.47	3.8	19
CR2	20220530	Sunny	Moderate	Mid-Ebb	Surface	1	11:56	8.26	8.22	33.06	25.8	4.0	5
CR2	20220530	Sunny	Moderate	Mid-Ebb	Surface	1	11:56	8.24	8.17	33.08	25.87	3.6	8
CR2	20220530	Sunny	Moderate	Mid-Ebb	Middle	6.15	11:55	8.38	8.19	33.22	25.67	4.3	19
CR2	20220530	Sunny	Moderate	Mid-Ebb	Middle	6.15	11:55	8.45	8.22	33.18	25.75	3.6	20
CR2	20220530	Sunny	Moderate	Mid-Ebb	Bottom	11.3	11:54	8.39	8.22	33.08	25.67	3.7	9
CR2	20220530	Sunny	Moderate	Mid-Ebb	Bottom	11.3	11:54	8.3	8.17	33.18	25.82	3.6	10
F1A	20220530	Sunny	Moderate	Mid-Ebb	Surface	1	12:30	8.43	8.29	32.65	25.41	3.9	6
F1A	20220530	Sunny	Moderate	Mid-Ebb	Surface	1	12:30	8.33	8.3	32.62	25.54	3.5	6
F1A	20220530	Sunny	Moderate	Mid-Ebb	Middle	4	12:29	8.29	8.28	32.59	25.4	4.5	7
F1A	20220530	Sunny	Moderate	Mid-Ebb	Middle	4	12:29	8.28	8.32	32.49	25.38	4.4	10


Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
F1A	20220530	Sunny	Moderate	Mid-Ebb	Bottom	7	12:28	8.33	8.29	32.63	25.58	3.8	9
F1A	20220530	Sunny	Moderate	Mid-Ebb	Bottom	7	12:28	8.24	8.32	32.56	25.37	4.2	9
H1	20220530	Sunny	Moderate	Mid-Ebb	Surface	1	11:41	9.33	8.18	33.57	25.64	4.2	8
H1	20220530	Sunny	Moderate	Mid-Ebb	Surface	1	11:41	9.24	8.21	33.66	25.76	4.5	10
H1	20220530	Sunny	Moderate	Mid-Ebb	Middle	4.3	11:40	9.26	8.2	33.59	25.63	4.5	7
H1	20220530	Sunny	Moderate	Mid-Ebb	Middle	4.3	11:40	9.32	8.2	33.54	25.6	4.7	8
H1	20220530	Sunny	Moderate	Mid-Ebb	Bottom	7.6	11:39	9.17	8.21	33.69	25.68	5.4	9
H1	20220530	Sunny	Moderate	Mid-Ebb	Bottom	7.6	11:39	9.18	8.21	33.63	25.58	4.6	10
M1	20220530	Sunny	Moderate	Mid-Ebb	Surface	1	11:54	9.24	8.17	33.04	25.56	4.1	19
M1	20220530	Sunny	Moderate	Mid-Ebb	Surface	1	11:54	9.1	8.19	32.86	25.69	4.1	19
M1	20220530	Sunny	Moderate	Mid-Ebb	Middle	4.45	11:53	9.06	8.18	33.06	25.72	4.2	6
M1	20220530	Sunny	Moderate	Mid-Ebb	Middle	4.45	11:53	9.17	8.17	32.94	25.58	3.8	8
M1	20220530	Sunny	Moderate	Mid-Ebb	Bottom	7.9	11:52	9.26	8.21	33.04	25.64	4.2	5
M1	20220530	Sunny	Moderate	Mid-Ebb	Bottom	7.9	11:52	9.2	8.19	32.84	25.8	4.3	5
B1	20220530	Sunny	Moderate	Mid-Flood	Surface	1	16:37	8.36	8.29	33.21	25.85	4.0	6
B1	20220530	Sunny	Moderate	Mid-Flood	Surface	1	16:37	8.38	8.27	33.23	25.78	4.3	6
B1	20220530	Sunny	Moderate	Mid-Flood	Bottom	3.6	16:36	8.38	8.32	33.22	25.67	3.7	7
B1	20220530	Sunny	Moderate	Mid-Flood	Bottom	3.6	16:36	8.45	8.3	32.88	25.8	3.9	7
B2	20220530	Sunny	Moderate	Mid-Flood	Surface	1	16:51	8.97	8.19	32.84	25.45	4.3	7
B2	20220530	Sunny	Moderate	Mid-Flood	Surface	1	16:51	9.06	8.24	33.03	25.53	4.6	9
B2	20220530	Sunny	Moderate	Mid-Flood	Bottom	4.2	16:50	8.98	8.24	32.98	25.58	4.9	7
B2	20220530	Sunny	Moderate	Mid-Flood	Bottom	4.2	16:50	8.91	8.21	32.9	25.48	4.4	7
B3	20220530	Sunny	Moderate	Mid-Flood	Surface	1	16:35	8.54	8.23	33.26	25.85	4.5	6
В3	20220530	Sunny	Moderate	Mid-Flood	Surface	1	16:35	8.46	8.27	33.42	25.86	4.9	6
B3	20220530	Sunny	Moderate	Mid-Flood	Bottom	3.5	16:34	8.47	8.22	33.16	25.93	4.7	7
B3	20220530	Sunny	Moderate	Mid-Flood	Bottom	3.5	16:34	8.55	8.24	33.33	25.97	4.8	7
B4	20220530	Sunny	Moderate	Mid-Flood	Surface	1	16:45	8.65	8.29	33.28	25.72	4.6	6
B4	20220530	Sunny	Moderate	Mid-Flood	Surface	1	16:45	8.7	8.32	33.27	25.72	4.2	9
B4	20220530	Sunny	Moderate	Mid-Flood	Bottom	4.3	16:44	8.75	8.31	33.31	25.76	4.4	7
B4	20220530	Sunny	Moderate	Mid-Flood	Bottom	4.3	16:44	8.69	8.29	33.26	25.87	4.5	10
C1A	20220530	Sunny	Moderate	Mid-Flood	Surface	1	16:14	8.52	8.26	33.02	25.55	5.5	7
C1A	20220530	Sunny	Moderate	Mid-Flood	Surface	1	16:14	8.49	8.23	32.84	25.68	5.4	8
C1A	20220530	Sunny	Moderate	Mid-Flood	Middle	5.15	16:13	8.31	8.21	32.9	25.64	5.7	8
C1A	20220530	Sunny	Moderate	Mid-Flood	Middle	5.15	16:13	8.54	8.21	33.11	25.6	5.8	7
C1A	20220530	Sunny	Moderate	Mid-Flood	Bottom	9.3	16:12	8.52	8.26	32.88	25.74	6.0	7
C1A	20220530	Sunny	Moderate	Mid-Flood	Bottom	9.3	16:12	8.3	8.23	33.11	25.62	6.1	7
C2A	20220530	Sunny	Moderate	Mid-Flood	Surface	1	16:14	8.47	8.31	32.88	26	6.5	7
C2A	20220530	Sunny	Moderate	Mid-Flood	Surface	1	16:14	8.43	8.22	33.11	25.93	6.4	7
C2A	20220530	Sunny	Moderate	Mid-Flood	Middle	6	16:13	8.46	8.28	33.03	25.85	6.6	5
C2A	20220530	Sunny	Moderate	Mid-Flood	Middle	6	16:13	8.39	8.23	33.05	25.97	6.6	5
C2A	20220530	Sunny	Moderate	Mid-Flood	Bottom	11	16:12	8.55	8.21	33.03	25.9	6.9	6


Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time	DO (mg/L)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU) Note 1	SS (mg/L)
C2A	20220530	Sunny	Moderate	Mid-Flood	Bottom	11	16:12	8.54	8.28	33.05	25.88	7.0	5
CR1	20220530	Sunny	Moderate	Mid-Flood	Surface	1	17:41	8.5	8.29	32.82	25.73	4.2	19
CR1	20220530	Sunny	Moderate	Mid-Flood	Surface	1	17:41	8.56	8.32	32.98	25.68	3.6	19
CR1	20220530	Sunny	Moderate	Mid-Flood	Middle	6.45	17:40	8.39	8.26	32.93	25.69	4.0	19
CR1	20220530	Sunny	Moderate	Mid-Flood	Middle	6.45	17:40	8.52	8.27	33.05	25.65	4.5	19
CR1	20220530	Sunny	Moderate	Mid-Flood	Bottom	11.9	17:39	8.42	8.29	32.82	25.62	3.8	14
CR1	20220530	Sunny	Moderate	Mid-Flood	Bottom	11.9	17:39	8.4	8.31	33.08	25.74	4.3	14
CR2	20220530	Sunny	Moderate	Mid-Flood	Surface	1	17:26	9.51	8.26	33.43	25.55	5.5	14
CR2	20220530	Sunny	Moderate	Mid-Flood	Surface	1	17:26	9.43	8.27	33.41	25.56	6.1	17
CR2	20220530	Sunny	Moderate	Mid-Flood	Middle	5.85	17:25	9.33	8.32	33.25	25.57	5.7	17
CR2	20220530	Sunny	Moderate	Mid-Flood	Middle	5.85	17:25	9.34	8.27	33.5	25.56	5.8	14
CR2	20220530	Sunny	Moderate	Mid-Flood	Bottom	10.7	17:24	9.54	8.29	33.37	25.49	6.0	7
CR2	20220530	Sunny	Moderate	Mid-Flood	Bottom	10.7	17:24	9.38	8.26	33.29	25.64	5.9	6
F1A	20220530	Sunny	Moderate	Mid-Flood	Surface	1	17:09	8.5	8.17	33.6	25.69	5.2	6
F1A	20220530	Sunny	Moderate	Mid-Flood	Surface	1	17:09	8.43	8.24	33.7	25.73	5.6	6
F1A	20220530	Sunny	Moderate	Mid-Flood	Middle	3.9	17:08	8.42	8.21	33.65	25.79	5.9	7
F1A	20220530	Sunny	Moderate	Mid-Flood	Middle	3.9	17:08	8.42	8.23	33.66	25.62	6.1	5
F1A	20220530	Sunny	Moderate	Mid-Flood	Bottom	6.8	17:07	8.53	8.22	33.81	25.69	5.8	6
F1A	20220530	Sunny	Moderate	Mid-Flood	Bottom	6.8	17:07	8.54	8.22	33.76	25.65	6.1	6
H1	20220530	Sunny	Moderate	Mid-Flood	Surface	1	16:27	8.45	8.19	33.71	25.61	4.0	10
H1	20220530	Sunny	Moderate	Mid-Flood	Surface	1	16:27	8.65	8.25	33.54	25.57	4.4	8
H1	20220530	Sunny	Moderate	Mid-Flood	Middle	4.25	16:26	8.5	8.22	33.56	25.74	4.5	9
H1	20220530	Sunny	Moderate	Mid-Flood	Middle	4.25	16:26	8.57	8.25	33.77	25.56	4.8	8
H1	20220530	Sunny	Moderate	Mid-Flood	Bottom	7.5	16:25	8.63	8.22	33.7	25.67	4.4	7
H1	20220530	Sunny	Moderate	Mid-Flood	Bottom	7.5	16:25	8.45	8.23	33.67	25.68	5.0	7
M1	20220530	Sunny	Moderate	Mid-Flood	Surface	1	17:34	9.3	8.3	33.25	25.97	4.2	6
M1	20220530	Sunny	Moderate	Mid-Flood	Surface	1	17:34	9.32	8.24	33.2	25.86	3.9	7
M1	20220530	Sunny	Moderate	Mid-Flood	Middle	4	17:33	9.3	8.32	33.08	25.87	4.0	4
M1	20220530	Sunny	Moderate	Mid-Flood	Middle	4	17:33	9.46	8.27	33.04	25.99	4.2	5
M1	20220530	Sunny	Moderate	Mid-Flood	Bottom	7	17:32	9.32	8.31	33.26	25.91	3.6	14
M1	20220530	Sunny	Moderate	Mid-Flood	Bottom	7	17:32	9.44	8.26	33.19	26.03	3.8	13


Remark:


Note 1: Measurements of turbidity would be rounding to 0.1 NTU for proven accuracy as per the equipment specs during utilization of data.















## **Dissolved Oxygen (Bottom) during MID-EBB**



Note:










## **Turbidity (Depth-averaged) during MID-FLOOD**

Note:






^{1.} The Action and Limit Level of turbidity can be referred to Table 2.8 of the monthly EM&A report.



# Suspended Solids (Depth-averaged) during MID-EBB


Note:

1. The Action and Limit Level of turbidity can be referred to Table 2.8 of the monthly EM&A report



Note:

1. The Action and Limit Level of temperature can be referred to Table 2.8 of the monthly EM&A report.



Note:

1. The Action and Limit Level of temperature can be referred to Table 2.8 of the monthly EM&A report.

# Appendix E HOKLAS Laboratory Certificate

Integrated Waste Management Facilities, Phase 1



Hong Kong Accreditation Service 香港認可處

### Certificate of Accreditation 認可證書

This is to certify that 特此證明

### ALS TECHNICHEM (HK) PTY LIMITED

11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong 香港新界葵涌永業街1-3號忠信針織中心11樓

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 為香港認可處執行機關根據認可證詞委員會建議而接受的

#### HOKLAS Accredited Laboratory 「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO / IEC 17025 : 2005 – General requirements for the competence 此實驗所符合ISO / IEC 17025 : 2005 – 《測試及校正實驗所能力的通用規定》所訂的要求。 of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as 獲認可進行載於香港實驗所認可計劃《認可實驗所名冊》內下這測試類別中的指定 listed in the HOKLAS Directory of Accredited Laboratories within the test category of 測試或校正工作

> Environmental Testing 環境測試

This laboratory is accredited in accordance with the recognized international Standard ISO / IEC 17025 : 2005. 本實驗所乃相違公認的國際標準 ISO / IEC 17025 : 2005 獲得證可。 This accreditation demonstrates technical compatence for a defined scope and the operation of a laboratory 道項證可資格源示在指定範疇所需的技術能力及實驗所質量增減指的運作 quality management system (see joint IAF-ILAC-ISO Companie), (見國際認可論權、國際實驗所認可合作組織及國際標準化組織的融合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 香港認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator 執行幹事 陳成城 Issue Date: 5 May 2009 簽發日期:二零零九年五月五日

Registration Number: HOKLAS 066 註冊號碼:



Date of First Registration: 15 September 1995 首次註冊日期:一九九五年九月十五日

This certilicate is issued sobject to the torms and conditions laid down by HKAS 本證書按照香港認可處訂立的條款及條件發出 L 000552

Contract No. EP/SP/66/12

Integrated Waste Management Facilities, Phase 1

Keppel Seghers - Zhen Hua Joint Venture



Hong Kong Accreditation Service 香港認可處

### Certificate of Accreditation 認可證書

This is to certify that 特此證明

#### ACUMEN LABORATORY AND TESTING LIMITED

浩科檢測中心有限公司

Lot 12, Tam Kon Shan Road, North Tsing Yi, New Territories, Hong Kong 香港新界青衣北担杆山路12路段

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 在認可諮詢委員會的建議下獲香港認可處執行機關接受為

#### HOKLAS Accredited Laboratory

「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO/IEC 17025:2005 and it has been accredited for performing specific tests or calibrations as listed in the scope of accreditation within the test category of

**Environmental Testing** 

此實驗所符合ISO/IEC 17025:2005所訂的要求 並獲認可進行載於認可範圍內下述測試類別中的指定測試成校正工作

環境測試

This accreditation to ISO/IEC 17025:2005 demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (see joint IAF-ILAC-ISO Communiqué). 此項 ISO/IEC 17025:2005 的認可資格證明此實驗所與借指定範疇內所須的技術能力並 實施一套實驗所質量管理麵系(見圖際認可論握、圖際實驗所認可合作組織及圖際標準化組織的聯合公經)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 現經香港認可處執行機關授權在此蓋上香港認可處的印章

WONG Wang-wh, Executive Administrator 執行幹事 黃宏華 Issue Date: 16 July 2014 簽發日期:二零一四年七月十六日 Registration Number: 註冊號碼:

This certificate is issued subject to the terms and conditions laid down by HKAS. 本證書按照書港師可處訂立的條款及條件登出



Date of First Registration: 16 July 2014 首次註冊日期:二零一四年七月十六日

L 001195

# Appendix F Water Quality Equipment Calibration Certificate



專業化驗有限公司 QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 14/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

## **REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION**

Test Report No. Date of Issue Page No. : R-BB030032 : 15 March 2022 : 1 of 2

#### **PART A - CUSTOMER INFORMATION**

Acuity Sustainability Consulting Limited Unit E, 12/F, Ford Glory Plaza 37-39 Wing Hong Street, Cheung Sha Wan Kowloon (HK) Hong Kong Attn :

#### **PART B - SAMPLE INFORMATION**

Name of Equipment :	HORIBA U-53
Manufacturer :	HORIBA
Serial Number :	NEKVM2XU
Date of Received :	09 March 2022
Date of Calibration :	10 March 2022
Date of Next Calibration :	09 June 2022

#### PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

<u>Test Parameter</u>	Reference Method
Turbidity	APHA 21e 2130B
Dissolved oxygen	APHA 21e 4500 O
pH value	APHA 21e 4500 H+
Salinity	APHA 21e 2520B
Temperature	Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March
	2008: Working Thermometer Calibration Procedure

### PART D - CALIBRATION RESULT

#### (1) Turbidity

<b>EXPECTED READING (NTU)</b>	DISPLAY READING ( NTU )	TOLERANCE (%)	RESULT
0	0.04	- · · ·	Satisfactory
10	10.2	2.0	Satisfactory
20	20.5	2.5	Satisfactory
100	102	2.0	Satisfactory
800	796	-0.5	Satisfactory

Tolerance of Turbidity should be less than  $\pm$  10.0 ( % )

#### (2) Dissolved oxygen

EXPECTED READING ( MG/L )	DISPLAY READING ( MG/L )	TOLERANCE (MG/L)	RESULT
8.74	8.53	-0.21	Satisfactory
6.63	6.77	0.14	Satisfactory
3.24	3.11	-0.13	Satisfactory
2.36	2.83	0.47	Satisfactory

Tolerance of Dissolved oxygen should be less than  $\pm\,0.5$  ( mg/L )

(3) pH value

--- CONTINUED ON NEXT PAGE ---

AUTHORIZED SIGNATORY:

LEE Chun-ning

Assistant Manager (Chemical Testing)



Test Report No.	:1
Date of Issue	:
Page No.	:2

: R-BB030032 : 15 March 2022 : 2 of 2

TARGET ( PH UNIT )	DISPLAY READING (PH UNIT)	TOLERANCE	RESULT
4.00	3.99	-0.01	Satisfactory
7.42	7.39	-0.03	Satisfactory
10.01	10.06	0.05	Satisfactory

Tolerance of pH value should be less than  $\pm$  0.2 ( pH unit )

#### (4) Salinity

EXPECTED READING (G/L)	DISPLAY READING ( G/L )	TOLERANCE (%)	RESULT
10	9.97	-0.30	Satisfactory
20	20.88	4.40	Satisfactory
30	31.89	6.30	Satisfactory

Tolerance of Salinity should be less than  $\pm$  10.0 ( % )

#### (5) Temperature

READING OF REF. THERMOMETER ( °C )	DISPLAY READING ( °C )	TOLERANCE (°C)	RESULT
13	13.09	0.09	Satisfactory
21	21.10	0.10	Satisfactory
33	32.62	-0.38	Satisfactory

Tolerance of Temperature should be less than  $\pm$  2.0 (  $^{\circ}C$  )

#### Remark(s)

•The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards. •The results relate only to the calibrated equipment as received

•The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

"Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.

•The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

--- END OF REPORT ---



專業化驗有限公司 QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 14/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

# **REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION**

Test Report No. Date of Issue Page No. : R-BB050023 : 13 May 2022 : 1 of 2

#### **PART A - CUSTOMER INFORMATION**

Acuity Sustainability Consulting Limited Unit E, 12/F, Ford Glory Plaza 37-39 Wing Hong Street, Cheung Sha Wan Kowloon (HK) Hong Kong Attn :

#### **PART B - SAMPLE INFORMATION**

HORIBA U-53
HORIBA
PPHNOMXY
06 May 2022
12 May 2022
11 August 2022

#### PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

<u>Test Parameter</u>	Reference Method
Turbidity	APHA 21e 2130B
Dissolved oxygen	APHA 21e 4500 O
pH value	APHA 21e 4500 H+
Salinity	APHA 21e 2520B
Temperature	Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March
	2008: Working Thermometer Calibration Procedure

#### PART D - CALIBRATION RESULT

#### (1) Turbidity

<b>EXPECTED READING ( NTU )</b>	DISPLAY READING (NTU)	TOLERANCE (%)	RESULT
0	0	, '	Satisfactory
10	11.0	10.0	Satisfactory
20	20.13	0.6	Satisfactory
100	99.9	-0.1	Satisfactory
800	808	1.0	Satisfactory

Tolerance of Turbidity should be less than  $\pm$  10.0 (%)

#### (2) Dissolved oxygen

EXPECTED READING ( MG/L )	DISPLAY READING (MG/L)	TOLERANCE (MG/L)	RESULT
8.02	7.99	-0.03	Satisfactory
5.16	5.43	0.27	Satisfactory
3.74	4.21	0.47	Satisfactory
0.94	1.40	0.46	Satisfactory

Tolerance of Dissolved oxygen should be less than  $\pm \mbox{ 0.5 ( mg/L )}$ 

#### (3) pH value

TARGET ( PH UNIT )	DISPLAY READING ( PH UNIT )	TOLERANCE	RESULT
CONTINUE	O ON NEXT PAGE	3	

-- CONTINUED ON NEXT PAGE ---

AUTHORIZED SIGNATORY:

LEE Chun-ning

Assistant Manager (Chemical Testing)



Test Report No.

: R-BB050023

	Date of Issue Page No.	: 13 May 20 : 2 of 2	022
TARGET ( PH UNIT )	DISPLAY READING ( PH UNIT )	TOLERANCE	RESULT
4.00	3.99	-0.01	Satisfactory
7.42	7.28	-0.14	Satisfactory
10.01	9.95	-0.06	Satisfactory

Tolerance of pH value should be less than  $\pm$  0.2 ( pH unit )

#### (4) Salinity

EXPECTED READING ( G/L )	DISPLAY READING (G/L)	TOLERANCE (%)	RESULT
10	10.26	2.60	Satisfactory
20	21.35	6.75	Satisfactory
30	32.54	8.47	Satisfactory

Tolerance of Salinity should be less than  $\pm$  10.0 (%)

#### (5) Temperature

READING OF REF. THERMOMETER ( $^{\circ}C$ )	DISPLAY READING ( °C )	TOLERANCE (°C)	RESULT
17.0	17.11	0.11	Satisfactory
24.0	23.99	-0.01	Satisfactory
34.0	33.84	-0.16	Satisfactory

Tolerance of Temperature should be less than  $\pm$  2.0 ( °C )

#### Remark(s)

•The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards. •The results relate only to the calibrated equipment as received

•The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

"Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.

•The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

--- END OF REPORT ----



Test Report No. Date of Issue Page No.

: R-BB030083 : 21 March 2022 : 1 of 2

#### PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited Unit E, 12/F, Ford Glory Plaza 37-39 Wing Hong Street, Cheung Sha Wan Kowloon (HK) Hong Kong Attn :

#### **PART B - SAMPLE INFORMATION**

Name of Equipment :	HORIBA U-53
Manufacturer :	HORIBA
Serial Number :	THAUKESL
Date of Received :	15 March 2022
Date of Calibration :	21 March 2022
Date of Next Calibration :	20 June 2022

#### PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

<u>Test Parameter</u>	Reference Method
Turbidity	APHA 21e 2130B
Dissolved oxygen	APHA 21e 4500 O
pH value	APHA 21e 4500 H+
Salinity	APHA 21e 2520B
Temperature	Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March
	2008: Working Thermometer Calibration Procedure

### **PART D - CALIBRATION RESULT**

#### (1) Turbidity

EXPECTED READING (NTU)	DISPLAY READING ( NTU )	TOLERANCE (%)	RESULT
0	0.01	*	Satisfactory
10	10.0	0.00	Satisfactory
20	19.9	-0.50	Satisfactory
100	104.5	4.50	Satisfactory
800	829	3.63	Satisfactory

Tolerance of Turbidity should be less than  $\pm$  10.0 (%)

#### (2) Dissolved oxygen

EXPECTED READING ( MG/L )	DISPLAY READING (MG/L)	TOLERANCE (MG/L)	RESULT
7.40	7.41	0.01	Satisfactory
3.71	3.65	-0.06	Satisfactory
1.34	1.11	-0.23	Satisfactory
0.42	0.81	0.39	Satisfactory

Tolerance of Dissolved oxygen should be less than  $\pm\,0.5$  ( mg/L )

#### (3) pH value

TARGET ( PH UNIT )	DISPLAY READING ( PH UNIT )	TOLERANCE	RESULT
CONT	INUED ON NEXT PAGE	2	

AUTHORIZED SIGNATORY:

LEE Chun-ning

Assistant Manager (Chemical Testing)



Test Report No.	: R-BB0300	083
Date of Issue : 21 March		2022
Page No.	: 2 of 2	
 DISPLAY READING ( PH UNIT )	TOLERANCE	RES

TARGET ( PH UNIT )	DISPLAY READING ( PH UNIT )	TOLERANCE	RESULT
4.00	4.09	0.09	Satisfactory
7.42	7.43	0.01	Satisfactory
10.04	9.86	-0.15	Satisfactory

Tolerance of pH value should be less than  $\pm 0.2$  (pH unit)

#### (4) Salinity

EXPECTED READING ( G/L )	DISPLAY READING (G/L)	TOLERANCE (%)	RESULT
10	10.20	2.00	Satisfactory
20	19.58	-2.10	Satisfactory
30	29.84	-0.53	Satisfactory

Tolerance of Salinity should be less than  $\pm$  10.0 ( % )

#### (5) Temperature

READING OF REF. THERMOMETER ( °C )	DISPLAY READING ( °C )	TOLERANCE ( °C )	RESULT
14.5	14.96	0.46	Satisfactory
24.5	24.60	. 0.10	Satisfactory
40.5	39.07	-1.43	Satisfactory

Tolerance of Temperature should be less than  $\pm 2.0$  ( °C )

#### Remark(s)

•The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards. •The results relate only to the calibrated equipment as received

•The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

"Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.

•The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

--- END OF REPORT ---

Appendix G Event / Action Plan for Water Quality Exceedance

Event	Action						
	ET	IEC	SO	Contractor			
Action level being exceeded by one sampling day	Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Repeat measurement on next day of exceedance. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the SO accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the SO and confirm notification of the non- compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and SO within 3 working days; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)			
Action level being exceeded by more than one consecutive sampling days	Identify source(s) of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Ensure mitigation measures are implemented; Prepare to increase the monitoring frequency to daily; Repeat measurement on next working day of exceedance. (The above actions should be taken within 1 working day after Action Level being exceeded by two consecutive sampling days)	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the SO accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after Action Level being exceeded by two consecutive sampling days)	Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented. Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after Action Level being exceeded by two consecutive sampling days)	Inform the SO and confirm notification of the non- compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and SO within 3 working days; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after Action Level being exceeded by two consecutive sampling days)			

Contract No. EP/SP/66/12 Integrated Waste Management Facilities, Phase 1

Keppel Seghers – Zhen Hua Joint Venture

Event	Action						
	ET	IEC	SO	Contractor			
Limit level	Inform the SO and confirm	Discuss with ET and	Discuss with IEC, ET and	Inform the SO and confirm			
being exceeded	notification of the non-	Contractor on the mitigation	Contractor on the proposed	notification of the non-			
by one	compliance in writing;	measures;	mitigation measures;	compliance in writing;			
sampling day	Rectify unacceptable practice;	Review proposals on	Request Contractor to	Rectify unacceptable practice;			
	Check all plant and	mitigation measures submitted	critically review the working	Check all plant and			
	equipment;	by Contractor and advise the	methods;	equipment;			
	Consider changes of working	SO accordingly;	Make agreement on the	Consider changes of working			
	methods;	Assess the effectiveness of	mitigation measures to be	methods;			
	Discuss with Contractor, IEC	the implemented mitigation	implemented.	Discuss with ET, IEC and SO			
	and SO and propose	measures.	Assess the effectiveness of	and propose mitigation			
	mitigation measures to IEC	(The above actions should be	the implemented measures.	measures to IEC and SO			
	and SO within 3 working days;	taken within 1 working day	(The above actions should be	within 3 working days;			
	Implement the agreed	after the exceedance is	taken within 1 working day	Implement the agreed			
	mitigation measures.	identified)	after the exceedance is	mitigation measures.			
	(The above actions should be		identified)	(The above actions should be			
	taken within 1 working day			taken within 1 working day			
	after the exceedance is			after the exceedance is			
	identified)			identified)			

Event	Action						
	ET	IEC	SO	Contractor			
Limit level	Identify source(s) of impact;	Discuss with ET and	Discuss with IEC, ET and	Inform the SO and confirm			
being exceeded	Inform IEC, Contractor and	Contractor on the mitigation	Contractor on the proposed	notification of the non-			
by more than	EPD;	measures;	mitigation measures;	compliance in writing;			
one	Check monitoring data, all	Review proposals on	Request Contractor to	Rectify unacceptable practice;			
consecutive	plant, equipment and	mitigation measures submitted	critically review the working	Check all plant and			
sampling days	Contractor's working methods.	by Contractor and advise the	methods;	equipment;			
	Discuss mitigation measures	SO accordingly;	Make agreement on the	Consider changes of working			
	with IEC, SO and Contractor.	Assess the effectiveness of	mitigation measures to be	methods;			
	Ensure mitigation measures	the implemented mitigation	implemented.	Discuss with ET, IEC and SO			
	are implemented;	measures.	Assess the effectiveness of	and propose mitigation			
	Increase the monitoring	(The above actions should be	the implemented measures.	measures to IEC and SO			
	frequency to daily until no	taken within 1 working day	Consider and instruct, if	within 3 working days;			
	exceedance of Limit level for	after Limit Level being	necessary, the Contractor to	Implement the agreed			
	two consecutive days.	exceeded by two consecutive	slow down or to stop all or part	mitigation measures;			
	(The above actions should be	sampling days)	of the marine work until no	As directed by the SOR, to			
	taken within 1 working day		exceedance of Limit level.	slow down or to stop all or part			
	after Limit Level being		(The above actions should be	of the marine work or			
	exceeded by two consecutive		taken within 1 working day	construction activities.			
	sampling days)		after Limit Level being	(The above actions should be			
			exceeded by two consecutive	taken within 1 working day			
			sampling days)	after Limit Level being			
				exceeded by two consecutive			
				sampling days)			

# Appendix H Noise Monitoring Equipment Calibration Certificate

# Certificate of Calibration

## for

Description:	Sound Level Meter
Manufacturer:	SVANTEK
Type No.:	971 (Serial No.: 96063)
Microphone:	ACO 7052 E (Serial No.: 78092)
Preamplifier:	SVANTEK SV 18 (Serial No.:97278)

## Submitted by:

Customer:	Acuity Sustainability Consulting Limited
Address:	Unit 1908, Nos. 301-305 Castle Peak Road,
	Kwai Chung, N.T.

# Upon receipt for calibration, the instrument was found to be:

$\checkmark$	Within
	Outside

1

# the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 28 June 2021

Date of calibration: 30 June 2021

Calibrated by: Calibration Technician

Date of issue: 30 June 2021

Certified by:

Mr. Ng Yan Wa Láboratory Manager

Page 1 of 4

Certificate No.: APJ21-030-CC001

Boom 100 Last Later and	
Room 422, Leader Industrial Centre, 57-59 Au Pui Wan Street, Fo	Tan, Shatin N T Hong Kong
Tel: (852) 2668 3423	
Homonoger http://www.ini	Fax:(852) 2668 6946
Homepage: http://www.aa-lab.com	E-mail: inquiry@aa-lab.com

# 1. Calibration Precaution:

۰.,

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

# 2. Calibration Conditions:

2°C
hPa
3 %

# 3. Calibration Equipment:

	Туре	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV200041	HOKLAS

# 4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Setting of Unit-under-test (UUT)			App	lied value	UUT Reading	IEC 61672 Class 1	
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz		Specification, dB
20-140	dBA	SPL	Fast	94	1000	93.7	

Linearity

Setting of Unit-under-test (UUT)				Ann	lied value		
			Time Weighting	Level, dB	Frequency, Hz		IEC 61672 Class Specification, dB
20-140				94		93.7	Ref
20-140	dBA	SPL	Fast	104	1000	103.7	±0.3
			114		113.7	±0.3	

Time Weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading	IEC 61672 Class	
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz		Specification, dB
20-140	dBA	SPL	Fast			93.7	
		Slow	94	1000	93.7	Ref	

TESTING

Page 2 of 4

Certificate No.: APJ21-030-CC001



# (A+A)*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

## Frequency Response

## Linear Response

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz		Specification, dB
					31.5	94.0	±2.0
					63	93.9	±1.5
					125	94.0	±1.5
20-140 dl			Fast	94	250	94.0	±1.4
	dB SPL	SPL			500	93.9	±1.4
				1000	93.7	Ref	
					2000	93.8	±1.6
					4000	95.6	±1.6
<u> </u>					8000	92.1	+2.1; -3.1

A-weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz		Specification, dB
					31.5	54.7	-39.4 ±2.0
					63	67.8	-26.2±1.5
	dBA SPL			125	77.9	-16.1±1.5	
			Fast	94	250	85.3	-8.6±1.4
20-140		SPL			500	90.7	$-3.2 \pm 1.4$
				1000	93.7	Ref	
				2000	95.0	$+1.2 \pm 1.6$	
				4000	96.3	$+1.0 \pm 1.6$	
					8000	91.2	-1.1 +2.1; -3.1

C-weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz		Specification, dB
					31.5	90.9	-3.0 ±2.0
					63	93.1	-0.8±1.5
	dBC SPL		Fast	94	125	93.8	-0.2 ±1.5
					250	94.0	$-0.0 \pm 1.4$
20-140		SPL			500	93.9	-0.0 ±1.4
				1000	93.7	Ref	
				2000	93.6	$-0.2 \pm 1.6$	
					4000	94.5	$-0.8 \pm 1.6$
					8000	89.3	-3.0+2.1:-3.1

Certificate No.: APJ21-030-CC001



# (A+A)*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

# 5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.05
	63 Hz	± 0.10
	125 Hz	± 0.05
	250 Hz	± 0.05
	500 Hz	± 0.05
	1000 Hz	± 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.05
	8000 Hz	± 0.10
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	$\pm$ 0.05

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)*L shall not be liable for any loss or damage resulting from the use of the equipment.



Certificate No.: APJ21-030-CC001

# Certificate of Calibration

## for

Description:	Sound Level Meter
Manufacturer:	SVANTEK
Type No.:	971 (Serial No.: 96062)
Microphone:	ACO 7052 E (Serial No.:78090)
Preamplifier:	SVANTEK SV 18 (Serial No.:103808)

## Submitted by:

Customer:	Acuity Sustainability Consulting Limited
Address:	Unit 1908, Nos. 301-305 Castle Peak Road,
	Kwai Chung, N.T.

Upon receipt for calibration, the instrument was found to be:

✓ Within (31.5 Hz to 4k Hz)□ Outside

### the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 2 July 2021

Date of calibration: 5 July 2021

	A
Calibrated by:	Calibration Technician

Certified by:

Date of issue: 5 July 2021

Certificate No.: APJ21-029-CC001

Mr. Ng Yan Wa Naboratory Manager

(A+A) *L * 010 * 010 * 010 * 010 * 010

# (A+A)*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

# 1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

# 2. Calibration Conditions:

Air Temperature:	24.2 °C
Air Pressure:	1004 <b>hPa</b>
<b>Relative Humidity:</b>	60.8 %

# 3. Calibration Equipment:

	Туре	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV200041	HOKLAS

# 4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Range, dB Freq. Weighting Time W		Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
20-140	dBA	SPL	Fast	94	1000	94.0	±0.4

Linearity

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. V	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				94		94.0	Ref
20-140 dBA SPL	SPL	Fast	104	1000	104.0	±0.3	
			114		114.0	±0.3	

Time Weighting

Setting of Unit-under-test (UUT)				Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. V	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
20-140	dBA	dBA SPL	Fast	94	94 1000	94.0	Ref
	uDA		Slow			94.0	±0.3

Certificate No.: APJ21-029-CC001

age 2 of 4



Frequency Response

Linear Response

Setting of Unit-under-test (UUT)			Appl	Applied value		IEC 61672 Class 1	
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	94.1	±2.0
	20-140 dB SPL			63	94.1	±1.5	
		S SPL	Fast	94 -	125	94.1	±1.5
20-140					250	94.1	±1.4
20 110	uD	SIL			500	94.1	±1.4
					1000	94.0	Ref
			2000	93.8	±1.6		
					4000	93.3	±1.6

A-weighting

Setting of Unit-under-test (UUT)			Appl	Applied value		IEC 61672 Class 1	
Range, dB	Freq. V	Veighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	54.9	-39.4 ±2.0
				63	68.0	$-26.2 \pm 1.5$	
			Fast	94	125	78.0	-16.1±1.5
20-140	dBA	SPL			250	85.4	-8.6±1.4
20 110	ubi i	51 E			500	90.8	$-3.2 \pm 1.4$
					1000	94.0	Ref
				2000	95.0	$+1.2 \pm 1.6$	
					4000	94.3	$+1.0 \pm 1.6$

C-weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	91.1	-3.0±2.0
				63	93.3	$-0.8 \pm 1.5$	
				94	125	93.9	$-0.2 \pm 1.5$
20-140	dBC SF	SPL	Fast		250	94.1	$-0.0 \pm 1.4$
20 110	ube	dbe 51E	i ast		500	94.1	$-0.0 \pm 1.4$
					1000	94.0	Ref
					2000	93.6	$-0.2 \pm 1.6$
					4000	92.5	$-0.8 \pm 1.6$

Certificate No.: APJ21-029-CC001

Page 3 of 4 AIR TEST

# (A+A)*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

# 5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.15
	63 Hz	± 0.10
	125 Hz	± 0.05
	250 Hz	± 0.05
	500 Hz	± 0.05
	1000 Hz	$\pm$ 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.05
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)*L shall not be liable for any loss or damage resulting from the use of the equipment.

Page 4 of 4

Certificate No.: APJ21-029-CC001

# Certificate of Calibration

## for

Description:	Sound Level Meter
Manufacturer:	Svantek
Type No.:	971 (Serial No.: 103449)
Microphone:	ACO 7052E (Serial No.: 79778)
Preamplifier:	SV 18 (Serial No.:97276)
	Submitted by:
Customer:	Acuity Sustainability Consulting Limited
Address:	Unit 1908, Nos. 301-305 Castle Peak Road, Kwai Chung, N.T.

Upon receipt for calibration, the instrument was found to be:

✓ Within (31.5Hz to 4000Hz)□ Outside

## the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 17 January 2022

Date of calibration: 19 January 2022

M Calibrated by: Calibration Technician

Date of issue: 19 January 2022

Certified by: Mr. Ng Yan Wa Laboratory Manager



Certificate No.: APJ21-145-CC001

Room 422, Leader Industrial Centre, 57-59 Au Pui Wan Street, Fo	Tan, Shatin, N.T., Hong Kong
Tel: (852) 2668 3423	Fax:(852) 2668 6946
Homepage: http://www.aa-lab.com	E-mail: inquiry@aa-lab.com

# (A+A)*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

# 1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

## 2. Calibration Conditions:

Air Temperature:	23.4 °C
Air Pressure:	1001 <b>hPa</b>
<b>Relative Humidity:</b>	46.4 %

# 3. Calibration Equipment:

	Туре	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV200041	HOKLAS

# 4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. V	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
25-124.3	dBA	SPL	Fast	94	1000	94.0	±0.4

Linearity

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				94		94.0	Ref
25-124.3	dBA	SPL	Fast	104	1000	104.0	±0.3
				114	1	114.0	±0.3

Time Weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. V	Veighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
25-124.3	dBA	SPL	Fast	04	1000	94.0	Ref
25-124.3	dBA	SPL	Slow	94	1000	94.0	±0.3

Certificate No.: APJ21-145-CC001



Page 2 of 4

## Frequency Response

## Linear Response

Setting of Unit-under-test (UUT)				Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting		Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	94.4	±2.0
			Fast	94	63	94.2	±1.5
		SPL			125	94.1	±1.5
25-124.3	dB				250	94.1	±1.4
25-124.5	uD	SL			500	94.1	±1.4
					1000	94.0	Ref
					2000	93.7	±1.6
					4000	93.1	±1.6

A-weighting

Setting of Unit-under-test (UUT)				Appl	ied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	55.0	-39.4 ±2.0
					63	68.1	$-26.2 \pm 1.5$
			Fast	94	125	78.1	$-16.1 \pm 1.5$
25-124.3	dBA	SPL			250	85.5	-8.6±1.4
25-124.5	UDA	SFL			500	90.8	$-3.2 \pm 1.4$
					1000	94.0	Ref
				2000	94.9	$+1.2\pm1.6$	
					4000	94.2	$+1.0\pm1.6$

C-weighting

Setting of Unit-under-test (UUT)				Appl	ied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting		Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	91.3	-3.0 ±2.0
					63	93.4	-0.8±1.5
			Fast	ast 94 250	125	94.0	$-0.2 \pm 1.5$
25-124.3	dBC	SPL			250	94.1	$-0.0 \pm 1.4$
25-124.5	ubc	SFL	rasi		500	94.1	-0.0±1.4
					1000	94.0	Ref
					2000	93.6	-0.2 ±1.6
					4000	92.4	$-0.8 \pm 1.6$

Certificate No.: APJ21-145-CC001



Page 3 of 4

# (A+A)*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

# 5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.10
	63 Hz	± 0.05
	125 Hz	± 0.05
	250 Hz	± 0.05
	500 Hz	± 0.05
	1000 Hz	± 0.05
	2000 Hz	$\pm$ 0.05
	4000 Hz	$\pm$ 0.05
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	$\pm$ 0.05

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)*L shall not be liable for any loss or damage resulting from the use of the equipment.



Page 4 of 4

Certificate No.: APJ21-145-CC001



قب أ

# **CALIBRATION CERTIFICATE**

Certificate Informat	tion			and the second
Date of Issue	27-Apr-2022		Certificate Number	MLCN220926S
Customer Informati	on			
Company Name Address	Unit C, 11/F., F Nos. 37-39 Win	ability Consulting Lir Ford Glory Plaza, ng Hing Street, an, Kowloon, HK	nited	
Equipment-under-T	est (EUT)			
Description Manufacturer Model Number Serial Number Equipment Number	Sound Calibrate Svantek SV 33B 83042 	or		
Calibration Particul	ar			
Date of Calibration Calibration Equipment		8) / AV200063 / 23-Ji 0) / MLEC21/05/02 /		
Calibration Procedure	MLCG00, MLC	CG15		
Calibration Conditions	Laboratory EUT	Temperature Relative Humidity Stabilizing Time Warm-up Time	$23 \text{ °C} \pm 5 \text{ °C}$ $55\% \pm 25\%$ Over 3 hours Not applicable	
Calibration Results	Calibration data All calibration re	Power Supply were detailed in the o esults were within EU	Internal battery continuation pages. JT specification.	
Approved By & Date		_	С К.О. Lo	27-Apr-2022
overloading, mishandling, m * MaxLab Calibration Centre	on Certificate only re EUT long term drif isuse, and the capaci Limited shall not be s owned by MaxLab	late to the values measure t, variation with environr ity of any other laboratory liable for any loss or dam o Calibration Centre Limit	ed at the time of the calibration and the un	certainties quoted will g transportation,

Page 1 of 2





## Certificate No. MLCN220926S

EUT	Standard	EUT Error	Calibration	EUT		
Setting	Reading		Uncertainty	Specification		
114 dB	114.0 dB	0.0 dB	0.15 dB	± 0.3 dE		

- END -

i ni

Calibrated By : Dan Date : 27-Apr-22

Checked By : K.O. Lo Date : 27-Apr-22

Page 2 of 2



# Appendix I Event / Action Plan for Noise Exceedance

exceeded		to the IEC, SO and Contractor; Discuss with the IEC and Contractor on remedial measures	1. 2.	measures by the Contractor and advise the SO accordingly; Advise the SO on the effectiveness	1. 2. 3.	failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be	1.	Actions to be taken by Contractor as immediate as practicable . Submit noise mitigation proposals to IEC and SO; . Implement noise mitigation proposals. (The above actions should be taken within 2 working
Limit Level	1.	required; Increase monitoring frequency to check mitigation effectiveness. (The above actions should be taken within 2 working .days after the exceedance is identified)	1.	measures. (The above actions should be taken within 2 working days after the exceedance is identified). Discuss amongst SO, ET, and			1.	days after the exceedance is identified) . Take immediate action to
being exceeded	3. 4. 5. 6. 7.	EPD; Repeat measurements to confirm		Contractor on the potential remedial actions; Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the SO accordingly; (The above actions should be	2. 3. 4.	failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;	2. 3. 4.	avoid further exceedance; Submit proposals for remedial actions to IEC and SO within 3 working days of notification; Implement the agreed proposals; Submit further proposal if

# Appendix J Noise Monitoring Data

Location:	Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 1 (M1 / $N_S1)$
Monitoring date:	3, 10, 19, 24, 30 May 2022 (Daytime)
	3&4, 10&11, 19&20, 24&25, 30&31 May 2022 (Evening & Night time)
Parameter :	Leq 30min (Daytime), Leq 5min (Evening & Night time)
Noise source other than construction activities from	Chirping of cicadas

the Project:

Noise Monitoring Data:

Date	Start time		End time	Weather	$\frac{L_{eq 30min} dB(A)}{L_{eq 5min} dB(A)}$	Sound Level Meter Used	Calibrator Used	
3 May 2022	13:02	-	13:32	Sunny	63.8	SVAN 971 (Serial No. 103449)	Svantek SV33B (No.83042)	
2 14	19:12	-	19:17		52.0		$G \rightarrow 1$ GU22D	
3 May 2022	20:07	-	20:12	Fine	52.1	SVAN 971 (Serial No. 103449)	Svantek SV33B	
2022	21:07	-	21:12		47.5	NO. 103449)	(No.83042)	
4 Мата	1:22	-	1:27		49.7	QVAN 071 (Carial	Constals CV22D	
4 May 2022	3:12	-	3:17	Fine	50.7	SVAN 971 (Serial No. 103449)	Svantek SV33B (No.83042)	
2022	5:12	-	5:17		52.2	NO. 103449)	(10.83042)	
10 May 2022	14:11	-	14:41	Sunny	62.8	SVAN 971 (Serial No. 103449)	Svantek SV33B (No.83042)	
10 Mars	19:01	-	19:06		53.4	SVAN 071 (Seriel	Svantek SV33B (No.83042)	
10 May 2022	20:01	-	20:06	Fine	53.3	SVAN 971 (Serial No. 103449)		
2022	21:01	-	21:06		54.0	NO. 103449)	(110.03042)	
11 Mary	1:11	-	1:16		51.9	SVAN 071 (Samal	Svantek SV33B	
11 May 2022	3:06	-	3:11	Fine	52.1	SVAN 971 (Serial No. 103449)	(No.83042)	
2022	5:01	-	5:06		54.8	NO. 103449)	(110.03042)	
19 May 2022	14:01	-	14:31	Fine	64.3	SVAN 971 (Serial No. 96063)	Svantek SV33B (No.83042)	
10 M	19:01	-	19:06		54.7	GVAN 071 (G 1	Svantek SV33B	
19 May 2022	20:06	-	20:11	Fine	53.7	SVAN 971 (Serial		
2022	21:06	-	21:11		53.8	No. 96063)	(No.83042)	
20 M	1:06	-	1:11		52.9	QVAN 071 (Carial	Constal, CLUDOD	
20 May 2022	3:01	-	2.0.6		52.8	SVAN 971 (Serial No. 96063)	Svantek SV33B	
2022	5:01	-	5:06		50.9	INO. 90003)	(No.83042)	
24 May 2022	14:08	-	14:38	Cloudy	63.9	SVAN 971 (Serial No. 96063)	Svantek SV33B (No.83042)	
24.14	19:08	-	19:13		54.4			
24 May 2022	20:03	-	20:08	Fine	55.4	× .	Svantek SV33B	
2022	21:08	-	21:13		54.3	No. 96063)	(No.83042)	
25 Mar	1:03	-	1:08		51.6	SVAN 071 (Seitel	Swamtals SV22D	
25 May 2022	3:03	-	3:08	Fine	52.5	SVAN 971 (Serial No. 96063)	Svantek SV33B	
2022	5:03	-	5:08		52.9	110. 90003)	(No.83042)	

Date	Start time		End time	Weather	$\frac{L_{eq \ 30min}  dB(A)  / }{L_{eq \ 5min}  dB(A)}$	Sound Level Meter Used	Calibrator Used	
30 May 2022	13:50	-	14:20	Sunny	64.7	SVAN 971 (Serial No. 96063)	Svantek SV33B (No.83042)	
20 Mar	19:30	-	19:35		61.0	SVAN 071 (Seriel	Swamtals SV22D	
30 May 2022	20:50	-	20:55	Fine	42.6	SVAN 971 (Serial No. 96063)	Svantek SV33B (No.83042)	
2022	21:20	-	21:25		44.1	NO. 90005)	(10.83042)	
21 Mar	0:55	-	1:00		51.0	SVAN 071 (Samal	Swantals SV22D	
31 May 2022	1:50	-	1:55	Fine	52.0	SVAN 971 (Serial No. 96063)	Svantek SV33B (No.83042)	
2022	4:40	-	4:45		52.8	110. 90005)	(10.03042)	

Location:	Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 2 (M2 / $N_S2$ )
Monitoring date:	3, 10, 19, 24, 30 May 2022 (Daytime)
	3&4, 10&11, 19&20, 24&25, 30&31 May 2022 (Evening & Night time)
Parameter :	Leq 30min (Daytime), Leq 5min (Evening & Night time)
Noise source other than construction activities from	Chirping of cicadas

the Project:

Noise Monitoring Data:

Date	Start time		End time	Weather	$\frac{L_{eq 30min} dB(A)}{L_{eq 5min} dB(A)}$	Sound Level Meter Used	Calibrator Used	
3 May 2022	14:15	-	14:45	Sunny	60.0	SVAN 971 (Serial No. 96062)	Svantek SV33B (No.83042)	
2 М	19:10	-	19:15		54.6	QUAN 071 (Carial	Svantek SV33B	
3 May 2022	20:05	-	20:10	Fine	52.8	SVAN 971 (Serial No. 96062)	(No.83042)	
2022	21:05	-	21:10		51.6	NO. 90002)	(100.05042)	
4 May	1:05	-	1:10		50.9	SVAN 971 (Serial	Svantek SV33B	
2022	3:05	-	3:10	Fine	51.0	No. 96062)	(No.83042)	
2022	5:05	-	5:10		50.4	NO. 90002)	(100.03042)	
10 May 2022	14:13	-	14:43	Fine	61.1	SVAN 971 (Serial No. 96062)	Svantek SV33B (No.83042)	
10 May	19:03	-	19:08		53.6	SVAN 071 (Seriel	Swamtals SV22D	
10 May 2022	20:03	-	20:08	Fine	51.7	SVAN 971 (Serial No. 96062)	Svantek SV33B (No.83042)	
2022	21:03	-	21:08		53.6	100.90002)	(110.03042)	
11 M	1:08	-	1:13		50.3	QUAN 071 (Carial	Svantek SV33B	
11 May 2022	3:03	-	3:08	Fine	50.8	SVAN 971 (Serial No. 96062)	(No.83042)	
2022	5:03	-	5:08		57.2	NO. 90002)	(110.03042)	
19 May 2022	14:13	-	14:43	Sunny	63.6	SVAN 971 (Serial No. 96062)	Svantek SV33B (No.83042)	
10 M	19:03	-	19:08		54.1			
19 May	20:03	-	20:08	Fine	53.5	SVAN 971 (Serial	Svantek SV33B	
2022	21:03	-	21:08		54.9	No. 96062)	(No.83042)	
20.14	1:03	-	1:08		50.9	GVAN 071 (G 1		
20 May 2022	3:03	-	3:08	Fine	50.5	SVAN 971 (Serial No. 96062)	Svantek SV33B (No.83042)	
2022	5:08	-	5:13		51.7	NO. 90002)	(10.83042)	
24 May 2022	14:10	-	14:40	Sunny	57.6	SVAN 971 (Serial No. 96062)	Svantek SV33B (No.83042)	
24.14	19:10	-	19:15		53.4			
24 May	20:05	-	20:10	Fine	52.2	SVAN 971 (Serial Svantek SV33		
2022	21:00	-	21:05		52.0	No. 96062)	(No.83042)	
25 Mar	1:00	-	1:05		50.8	SVAN 071 (Set -1	Swamtals SV22D	
25 May 2022	3:00	-	3:05	Fine	50.9	SVAN 971 (Serial No. 96062)	Svantek SV33B (No.83042)	
2022	5:00	-	5:05		51.5	110. 90002)	(110.03042)	

Date	Start time		End time	Weather	$\frac{L_{eq 30min} dB(A) /}{L_{eq 5min} dB(A)}$	Sound Level Meter Used	Calibrator Used	
30 May 2022	14:03	-	14:33	Sunny	63.9	SVAN 971 (Serial No. 103449)	Svantek SV33B (No.83042)	
20 Mar	19:18	-	19:23		55.9	SVAN 071 (Seriel	Swantal SV22D	
30 May 2022	20:48	-	20:53	Fine	53.1	SVAN 971 (Serial No. 103449)	Svantek SV33B (No.83042)	
2022	21:23	-	21:28		53.9	NO. 103449)	(1N0.03042)	
21 Mar	1:03	-	1:08		50.4	SVAN 071 (Samal	Swantals SV22D	
31 May 2022	3:18	-	3:23	Fine	50.2	SVAN 971 (Serial No. 103449)	Svantek SV33B (No.83042)	
2022	4:48	-	4:53		50.8	100.103449)	(10.03042)	


Location:	Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 3 (M3 / N_S3)
Monitoring date:	3, 10, 19, 24, 30 May 2022 (Daytime)
	3&4, 10&11, 19&20, 24&25, 30&31 May 2022 (Evening & Night time)
Parameter :	Leq 30min (Daytime), Leq 5min (Evening & Night time)
Noise source other than construction activities from	Chirping of cicadas and air-conditioner


the Project:

Noise Monitoring data:


Date	Start time		End time	Weather	$\frac{L_{eq \ 30min}  dB(A)  / }{L_{eq \ 5min}  dB(A)}$	Sound Level Meter Used	Calibrator Used	
3 May 2022	14:00	-	14:30	Sunny	57.1	SVAN 971 (Serial No. 96063)	Svantek SV33B (No.83042)	
2 Mari	19:10	-	19:15		57.1	SVAN 071 (Seriel	Svantek SV33B	
3 May 2022	20:10	-	20:15	Fine	49.2	SVAN 971 (Serial No. 96063)	(No.83042)	
2022	21:00	-	21:05		48.9	NO. 90003)	(10.83042)	
4 May	1:00	-	1:05		53.9	SVAN 971 (Serial	Svantek SV33B	
4 May 2022	3:00	I	3:05	Fine	53.3	No. 96063)	(No.83042)	
2022	5:00	1	5:05		54.4	NO. 90003)	(100.05042)	
10 May 2022	14:13	-	14:43	Fine	57.0	SVAN 971 (Serial No. 96063)	Svantek SV33B (No.83042)	
10 May	19:03	-	19:08		54.0	SVAN 071 (Seriel	Swamtals SV22D	
10 May 2022	20:03	-	20:08	Fine	54.9	SVAN 971 (Serial No. 96063)	Svantek SV33B	
2022	21:03	-	21:08		53.5	INO. 90003)	(No.83042)	
11 M	1:03	-	1:08		48.2	QUAN 071 (Carial	Svantek SV33B	
11 May 2022	3:08	-	3:13	Fine	56.8	SVAN 971 (Serial No. 96063)         Svantek SV33 (No.83042)		
2022	5:13	-	5:18		58.2	NO. 90003)	(110.03042)	
19 May 2022	13:57	-	14:27	Sunny	62.5	SVAN 971 (Serial No. 103449)	Svantek SV33B (No.83042)	
10 M	19:02	-	19:07		56.5			
19 May 2022	20:12	-	20:17	Fine	52.4	SVAN 971 (Serial	Svantek SV33B	
2022	21:02	-	21:07		53.8	No. 103449)	(No.83042)	
20.14	1:07	-	1:12		51.4			
20 May 2022	3:02	-	3:07	Fine	50.4	SVAN 971 (Serial	Svantek SV33B	
2022	5:02	-	5:07		48.3	No. 103449)	(No.83042)	
24 May 2022	14:09	-	14:39	Sunny	60.7	SVAN 971 (Serial No. 103449)	Svantek SV33B (No.83042)	
24.34	19:09	-	19:14		49.8			
24 May	20:04	-	20:09	Fine	50.9	SVAN 971 (Serial	Svantek SV33B	
2022	21:09	-	21:14		48.5	No. 103449)	(No.83042)	
25 M	1:09	-	1:14		47.4			
25 May	3:04	-	3:09	Fine	48.9	SVAN 971 (Serial	Svantek SV33B	
2022	5:14	-	5:19		49.8	No. 103449)	(No.83042)	

Date	Start time		End time	Weather	$\frac{L_{eq 30min} dB(A) /}{L_{eq 5min} dB(A)}$	Sound Level Meter Used	Calibrator Used	
30 May 2022	13:53	-	14:23	Sunny	62.8	SVAN 971 (Serial No. 96062)	Svantek SV33B (No.83042)	
20 Mar	19:28	-	19:33		56.9	SVAN 971 (Serial	Swantals SW22D	
30 May 2022	20:43	-	20:48	Fine	54.6	No. 96062)	Svantek SV33B	
2022	21:18	-	21:23		51.4	NO. 90002)	(No.83042)	
21 Mar	1:08	-	1:13		54.2	SVAN 071 (Samal	Swantals SV22D	
31 May 2022	3:13	-	3:18	Fine	53.8	SVAN 971 (Serial No. 96062)	Svantek SV33B (No.83042)	
2022	4:53	-	4:58		54.6	100.90002)	(110.63042)	





## Additional Impact Noise Monitoring Results during Evening Time (1900 - 2300 hours)



## Additional Impact Noise Monitoring Results during Night Time (2300 - 0700 hours)

Appendix K Waste Flow Table



Monthly Summary Waste Flow Table for _____

<u>2018 (year)</u>

Contract No.: EP/SP/66/12

Project : Integrated Waste Management Facilities, Phase 1

110,000.11	Actual Quantities of Inert C&D Materials Generated Monthly													
		Actual (	Quantities of	Inert C&D	Materials Gei	nerated Mon	thly		Actual Quantities of C&D Wastes Generated Monthly					
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete (see Note 1)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill Sand	Imported Fill Public fill	Imported Fill Rock	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemica	l Waste	Others, e.g. general refuse (see Note 3)
	(in ,000m ³ )	(in ,000m ³ )	(in ,000m ³ )	(in ,000m ³	(in ,000m ³ )	(i	in ,000m ³ )		(in ,000 kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000L)	(in ,000 m ³ )
Jan	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Feb	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Mar	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Apr	0	0	0	0	0	0	0	0	0	0	0	0	0	0
May	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Jun	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Sub-total	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Jul	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Aug	0	0	0	0	0	0	0	0	0	0	0	0	0	0.0065
Sep	0	0	0	0	0	2.9619	0	0	0	0	0	0	0	0
Oct	0	0	0	0	0	3.0771	0	0	0	0	0	0	0	0.0130
Nov	0	0	0	0	0	6.7871	0	0	0	0	0	0	0	0
Dec	0	0	0	0	0	59.0709	0	0	0	0	0	0.2000	0.8700	0
Total	0	0	0	0	0	71.8970	0	0	0	0	0	0.2000	0.8700	0.0195

(1) Broken concrete for recycling into aggregates.

Notes:

(2) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials.

(3) Use the conversion factor : 1 full load of dumping truck being equivalent to  $6.5m^3$  by volume.



Monthly Summary Waste Flow Table for _____

2019 (year)

Contract No.: EP/SP/66/12

Project : Integrated Waste Management Facilities, Phase 1 Actual Quantities of Inert C&D Materials Generated Monthly Actual Quantities of C&D Wastes Generated Monthly Hard Rock Imported Imported Imported and Large Fill Fill Fill Others, e.g. general Total Reused in Reused in Paper/ Month Broken Disposed as Plastics Sand Public Rock refuse Metals cardboard Chemical Waste Quantity the other Public Fill Concrete (see Note 2) fill packaging Generated Contract Projects (see Note 3) (see Note 1)  $(in,000m^3)$   $(in,000m^3)$   $(in,000m^3)$   $(in,000m^3)$   $(in,000m^3)$   $(in,000m^3)$  $(in, 000m^3)$ (in ,000L) (in ,000kg) (in ,000kg) (in ,000kg)  $(in,000 \text{ m}^3)$ (in ,000 kg) 0 0 0 0 0 0 0 0 0 0 0 82.6139 0 0.0065 Jan 0 0 0 0 0 0 0 0 0 0 0 0 Feb 46.7821 0 0 0 0 0 0 97.1000 0 0.7552 0 0.2560 0 0 0 0 Mar 0 0 0 0 0 0 0 0 0 0 Apr 58.0413 0 0 0 0 0 0 0 0 0 0 0 0 May 14.5625 0 1.4648 0 0.0065 0 0 0 0 0 0 0 0 0 0 0 0 6.8421 0 Jun 0 0 0 0 0 299.0998 0 9.0621 0 0.2560 0 0 0 0.0130 Sub-total 0 0 0 0 0 0 0 0.4289 0 0 0 0 8.4000 0.0130 Jul 0 0 10.5600 0 0 0 0 0 0 0 0 0 2.5775 0 Aug 0 0 0 0 0 0 Sep 0 0 6.1081 8.4704 0.3530 0 0 0.0065 0 0 0 0 0 9.8875 0 0 0 0 0 0 7.1900 0 Oct 0 0 0 0 0 0 0 0 0 38.3088 19.3105 0 0 0.0195 Nov Dec 0 0 0 0 0 54.3469 0 26.9807 0 0 0 0 0 0.0910 0 0 0 0 0 Total 0 410.3286 0 82.0026 0 0.6090 0 8.4000 0.1430

(1)Broken concrete for recycling into aggregates.

Notes:

Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials. (2)

Use the conversion factor : 1 full load of dumping truck being equivalent to  $6.5m^3$  by volume. (3)



Monthly Summary Waste Flow Table for

2020 (year)

refuse

(see Note 3)

 $(in,000 \text{ m}^3)$ 

0.0065

0.0065

0.0065

0.0195

0.0195

0.0065

0.0650

0.0195

0

0.0195

0.0130

0.0130

0.0130

0.1430

Contract No.: EP/SP/66/12 Actual Quantities of Inert C&D Materials Generated Monthly Actual Quantities of C&D Wastes Generated Monthly Hard Rock Imported Imported Imported and Large Fill Fill Fill Others, e.g. general Total Reused in Reused in Paper/ Month Broken Disposed as Plastics Sand Public Rock Metals cardboard Chemical Waste Quantity the other Public Fill Concrete (see Note 2) fill packaging Generated Contract Projects (see Note 1)  $(in,000m^3)$   $|(in,000m^3)|$   $(in,000m^3)$   $|(in,000m^3)|$   $(in,000m^3)$  $(in, 000m^3)$ (in ,000L) (in ,000kg) (in ,000kg) (in ,000kg) (in ,000 kg) 0 0 0 0 0 0 0 0 0 0 0 37.1550 25.0812 Jan 0 0 0 0 0 27.7910 0 0 0 0 0 0 Feb 18.8300 0 0 0 0 0 22.5669 0 26.1586 0 0 0 0 7.2000 Mar 0 0 0 0 0 0 0 0 Apr 12.7800 0 10.1825 0 0 0 0 0 0 0 0 0 0 16.1138 0 24.3740 0.4220 0 May 0 0 0 0 0 0 0 0 0 31.5177 0 28.3030 0 Jun 0 0 0 0 0 147.9244 0 132.9293 0 0.4220 0 0 7.2000 Sub-total 0 0 0 0 0 34.7856 17.0606 35.1800 0 0 0 0 0 Jul 0 0 0 0 0 0 0 27.1375 65.5667 27.9335 0 0 0 Aug 0 0 11.9813 110.1328 43.5435 0 0 0 Sep 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 2.8213 131.6600 22.5415 Oct 0 0 0 0 0 0 0 0 162.1811 44.6475 0.4090 0 0.4000 Nov Dec 0 0 0 0 0 0 174.9800 57.8380 0 0 0 0 0 0 0 0 0 661.5812 364.6133 Total 0 224.6501 0 0.8310 0 0 7.6000

Project : Integrated Waste Management Facilities, Phase 1

(1)Broken concrete for recycling into aggregates.

Notes:

Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials. (2)

Use the conversion factor : 1 full load of dumping truck being equivalent to  $6.5m^3$  by volume. (3)



Monthly Summary Waste Flow Table for _____

2021 (year)

Project : Integrated Waste Management Facilities, Phase 1 Contract No.: EP/SP/66/12 Actual Quantities of Inert C&D Materials Generated Monthly Actual Quantities of C&D Wastes Generated Monthly Hard Rock Imported Imported Imported and Large Fill Fill Fill Others, e.g. general Total Reused in Reused in Paper/ Month Broken Disposed as Plastics Sand Public fill Rock refuse cardboard Metals Chemical Waste Quantity the other Public Fill Concrete (see Note 2) packaging Generated Contract Projects (see Note 3) (see Note 1)  $(in,000m^3)$   $(in,000m^3)$   $(in,000m^3)$   $(in,000m^3)$   $(in,000m^3)$   $(in,000m^3)$  $(in,000m^3)$ (in .000L) (in ,000 kg) (in ,000kg) (in ,000kg) (in ,000kg)  $(in,000 \text{ m}^3)$ 0 0 0 0 0 0 198.1311 0 0 0 0 0 36.4775 0.0065 Jan 0 0 0 0 0 0 143.9511 0 0 0 0 0 Feb 20.9960 0.6305 0 0 0 0 0 0 103.1833 23.4510 0 0 0 0 0 0.0130 Mar 0 0 0 0 0 0 161.2956 0 0 0 0 Apr 27.2810 0 0.0130 0 0 0 0 0 0 193.3300 0 0 0 0 May 20.5265 0 0.0715 0 0 0 0 0 0 23.7825 0 0 0 141.5728 0 0.2440 0.0455 Jun 0 0 0 0 0 0 941.4639 152.5145 0 0.2440 0 0 0 0.7800 Sub-total 0 0 0 0 0 0 105.1083 30.6065 0 0 0 0 0 0.0195 Jul 0 0 0 0 0 0 0 0 11.1822 7.5180 0 0 0 0.0130 Aug 0 0 0 0 0 0 Sep 0 0 5.7575 0 0 0 0.6000 0.0390 0 0 0 0 0 0 0 0 0 0 0 0 0 6.8885 Oct 0 0 0 0 0 0 0 0 0 6.2975 0 0.1610 0 0.0130 Nov Dec 0 0 0 0 0 0 0 5.9235 0 0 0 0 0 0 0 0 0 0 0 1057.7544 215.5060 0 Total 0 0 0.4050 0 0.6000 0.8645

(1) Broken concrete for recycling into aggregates.

Notes:

(2) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials.

(3) Use the conversion factor : 1 full load of dumping truck being equivalent to  $6.5 \text{m}^3$  by volume.



Monthly Summary Waste Flow Table for

2022 (year)

Contract No.: EP/SP/66/12

Project : Integrated Waste Management Facilities, Phase 1 Actual Quantities of Inert C&D Materials Generated Monthly Actual Quantities of C&D Wastes Generated Monthly Hard Rock Imported Imported Imported and Large Fill Fill Fill Others, e.g. general Total Reused in Reused in Paper/ Month Broken Disposed as Plastics Sand Public fill Rock refuse cardboard Metals Chemical Waste Quantity the other Concrete Public Fill (see Note 2) packaging Contract Generated Projects (see Note 3) (see Note 1)  $(in,000m^3)$   $(in,000m^3)$   $(in,000m^3)$   $(in,000m^3)$   $(in,000m^3)$  $(in,000m^3)$ (in ,000 kg) (in ,000kg) (in ,000kg) (in ,000kg) (in ,000L)  $(in,000 \text{ m}^3)$ 0 0 0 0 0 0 4.9389 0 0 0 0 2.7070 0.1550 0.0715 Jan 0 0 0 0 0 0 3.2478 0 0 0 0.2250 0 Feb 4.0290 0.4000 0 0 0 0 0 0 2.3422 2.7820 0 0 0 0 0 0.0780 Mar 0 0 0 0 0 0 0 Apr 18.2189 5.8100 0 0.3120 0 0 0.1495 0 0 0 0 0 0 0 0 0 0.0648 0.0648 17.2320 May 16.7711 0.0975 Jun 0.0648 0 0 0 0.0648 0 45.5189 32.5600 0 0.4670 0 0.4000 0.2250 0.3965 Sub-total Jul Aug Sep Oct Nov Dec 0 Total 0.0648 0 0 0.0648 0 45.5189 32.5600 0 0.4670 0 0.4000 0.2250 0.3965

Broken concrete for recycling into aggregates. (1)

Notes:

Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials. (2)

Use the conversion factor : 1 full load of dumping truck being equivalent to  $6.5m^3$  by volume. (3)

# Appendix L Event / Action Plan for Coral Monitoring

Contract No. EP/SP/66/12 Integrated Waste Management Facilities, Phase 1

Keppel Seghers – Zhen Hua Joint Venture

Event	Action									
_	ET Leader II	EC S	o c	ontractor						
Exceedance 3	2. Inform the IEC, SO ,and	Discuss monitoring with the 1. ET and the Contractor; Review proposals for additional monitoring and any other measures submitted by the Contractor 2. and advise the SO accordingly.	Discuss with the IEC 1. additional monitoring requirements and any other measures proposed by the 2. ET; Make the agreement on the measures to be 3. implemented.	notification of the non-compliance in writing; Discuss with the ET and the IEC and propose measures to the IEC and the SO;						
Limit Level ¹ Exceedance	<ol> <li>Undertake Steps 1-4 as in 1. the Action Level Exceedance. If further 2. exceedance of Limit Level, propose enhancement measures for consideration.</li> </ol>	Discuss monitoring with the 1. ET and the Contractor; Review proposals for additional monitoring and any other measures submitted by the Contractor 2. and advise the SO accordingly.	Discuss with the IEC 1. additional monitoring requirements and any other measures proposed by the 2. ET; Make the agreement on the measures to be 3. implemented.	notification of the non-compliance in writing; Discuss with the ET and the IEC and propose measures to the IEC and the SO;						

Appendix M Event / Action Plan for White-Bellied Sea Eagle

Event		Action	
	Environmental	Audit Team	Contractor
	Team		
Absence of White-bellied Sea Eagle during a whole day of monitoring.	Inform audit team. Increase monitoring frequency to daily.	<ul> <li>Inform site engineer and contractor.</li> <li>If the absence remains: <ul> <li>Review construction activities and noise monitoring records of the associated period;</li> <li>Identify potential causes of the absence;</li> <li>Propose remedial measures, such as change of construction method and sequence;</li> <li>Confirm the feasibility of the proposed remedial measures with site engineer and contractor;</li> <li>Discuss with environmental team about the effectiveness of the proposed remedial measures.</li> </ul> </li> </ul>	Implement the agreed remedial measures.

Appendix N Exceedance Report

Integrated Waste Management Facilities, Phase 1

	Water Quali	ty (Regular Monitoring)	
Location	Action Level	Total	
B1	0	0	0
B2	0	1	1
B3	0	0	0
B4	0	0	0
CR1	0	2	2
CR2	1	1	2
F1A	0	0	0
H1	0	0	0
S1		Not applicable	·
S2A		Not applicable	
S3		Not applicable	
M1	0	0	0

## Statistical Summary of Exceedances in the Reporting Period


#### Integrated Waste Management Facilities, Phase 1


	Noise (I	Day Time)	
Location	Action Level	Limit Level	Total
M1	0	0	0
M2	0	0	0
M3	0	0	0
	Noise (Ev	ening Time)	·
Location	Action Level	Limit Level	Total
M1	0	0	0
M2	0	0	0
M3	0	0	0
	Noise (N	ight Time)	·
Location	Action Level	Limit Level	Total
M1	0	0	0
M2	0	0	0
M3	0	0	0

#### Interim Incident Report on Action Level or Limit Level Non-compliance

Project	Integrated Waste Management Facilities, Phase 1			
Date	13 May 2022 (Lab result rece			
Time	07:35 – 13:23 (Mid-Ebb)			
	Mid-Ebb			
Monitoring Location	B2 + B1 • S1	PROPOSED OUTFALL +	HI SHEK KWU CHAU CR2 S3 CR1	FIA + -C2A Key A PROPOSED 132KV SUBMARINE CABLE C MONITORING STATION PROPOSED 0UTFALL C HE IWMF SITE BOUNDARY LAND FORMATION FOOTPRINT THE IWMF SITE BOUNDARY LAND FORMATION FOOTPRINT THE IWMF SITE BOUNDARY
Parameter	Suspended Solid (SS)			
Action & Limit Levels	Action Level		Limit Level	
	$\geq 12.0 \text{ mg/L}$		$\geq 14.0 \text{ mg/L}$	
Measurement Level	Impact Station(s) of	Control Stati	U	Impact Station(s) without
	Exceedance			Exceedance
	22.3 mg/L (B2)       5.0 mg/L (C1A)       7.5 mg/L (B1)         7.5 mg/L (C2A)       11.3 mg/L (B3)         4.3 mg/L (B4)       5.8 mg/L (F1A)         5.7 mg/L (H1)       6.0 mg/L (M1)         5.7 mg/L (CR1)       6.2 mg/L (CR2)		11.3 mg/L (B3) 4.3 mg/L (B4) 5.8 mg/L (F1A) 5.7 mg/L (H1) 6.0 mg/L (M1) 5.7 mg/L (CR1)	
Possible reason for Action or Limit Level Non-compliance	<ul> <li>Works scheduled on site on 13 May 2022 include infilling of caisson at Breakwater A levelling of G200 rockfill at Breakwater B CH 160 – CH 210, landfilling works for below +6.00mPD, landfilling works for above +6.00mPD, installation of instrumentation, piling pre-drilling works, piling works, piling works for driven pilipiling works for pre-bored socketed H-pile, piling works for bored pile, pile ca construction and blockwork seawall and existing caisson extension.</li> <li>Dominant sea current direction was found to be from Northwest to Southeast at water around Shek Kwu Chau.</li> <li>An exceedance of limit level was found at B2.</li> </ul>		I 210, landfilling works for 6.00mPD, installation of iling works for driven pile, ks for bored pile, pile cap ktension.	
	B2 is located at unrelated stre to the works location. The ex		-	

The installation of caisson No.19 was completed on 18 Mar 2021, the reclamation area was enclosed.
According to the field observation by sampling team during sampling event, no silt plume was observed in the Project site and the weather was cloudy during the sampling event.
No major observation of improper site practices that contributed to the increase of the suspended solids was recorded during the weekly inspection on 10 and 17 May 2022.
After the investigation, the exceedance on 13 May 2022 at B2 is deemed to be unrelated to the Project.






#### Interim Incident Report on Action Level or Limit Level Non-compliance

Interim Incident Report on Action Project	Integrated Waste Managemen	•	ace 1	
Date	27 May 2022 (Lab result received on 02 June 2022)			
Time				
Time	08:00 – 13:42 (Mid-Ebb)	Mid-Ebb		
Monitoring Location	CR2	200		
	+ + • C1A	B2     PROPOSED OUTFALL +     SZA     A PROPOSED 133     SUBMARINE CABI     +     FORPOSED DECLAMED,     FOR THE WHIF	H1 SHEK KWU CHAU	FIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA PFIA P
Parameter	Suspended Solid (SS)			
Action & Limit Levels	Action Level	I	Limit Level	
Action & Linnt Levels	$\geq$ 12.0 mg/L		$\geq$ 14.0 mg/L	
Measurement Level	Impact Station(s) of	Control Static	Ŭ.	Impact Station(s) without
Weasurement Lever	Exceedance	Control Static	5115	Exceedance
	15.8 mg/L (CR2)	4.2 mg/L (C1 3.7 mg/L (C2	,	4.0 mg/L (B1) 4.3 mg/L (B2) 4.7 mg/L (B3) 5.0 mg/L (B4) 4.5 mg/L (F1A) 4.5 mg/L (H1) 8.7 mg/L (M1) 7.8 mg/L (CR1)
Possible reason for Action or Limit Level Non-compliance	Works scheduled on site on Caisson No. 48 - 49, diver insp of stoppers at Caissons 55-5 works for below +6.00mPD instrumentation, piling pre-d piling works for pre-bored Construction and blockwork Dominant sea current direction around Shek Kwu Chau.	pection work at 56, 56-57, 57-5 , landfilling works, p socketed H-pil seawall and exi on was found to	the rock base a 58, 58-59, infil orks for above piling works, p e, piling work isting caisson e b be from North	t Caisson No.65, installation lling of caisson, landfilling +6.00mPD, installation of iling works for driven pile, s for bored pile, Pile Cap xtension.

The installation of caisson No.19 was completed on 18 Mar 2021, the reclamation area was enclosed.
CR2 is located close to the works location within the Project site while no marine work was conducted on 27 May 2022.
According to the field observation by sampling team during sampling event, no silt plume was observed in the Project site and the weather was cloudy during the sampling event.
No major observation of improper site practices that contributed to the increase of the suspended solids was recorded during the weekly inspection on 31 May 2022.
After the investigation, the exceedance on 27 May 2022 at CR2 is deemed to be unrelated to the Project.




Remarks	Current direction during mid-ebb sampling on 27 May 2022:
	MULWO
	Sunshine V
	Lantau South Country Park 市大明 SEEX国 喜靈洲
	3年野公園
	X Y X Y
	→ Mong Tung Wan 望東潟」
	× × × × × ×
	→ → CHEUNG CHAU と 長洲
	V V V V V
	→ Shek Kwu Chau 石鼓洲
	+ + + + + + + + + + + + + + + + + + + +
	KK K K
	K K K K K
	K K K K K
	Legend
	Speed (knot) Speed (knot)
	0-0.5 → 1.5-2.0 →
	$0.5-1.0 \rightarrow 2.0-2.5 \rightarrow$
	1.0-1.5 $\longrightarrow$ 2.5 and above $\longrightarrow$
	(Sourced from http://current.hydro.gov.hk/en/map.html)
Prepared by	Jack Chow
Date	07 June 2022

#### Interim Incident Report on Action Level or Limit Level Non-compliance


Project	Integrated Waste Managemen	nt Facilities, Phase 1	
Date	30 May 2022 (Lab result rece		
Time	08:51 – 15:53 (Mid-Ebb)		
	15:53 – 22:32 (Mid-Flood)		
	Mid-E	Ebb	
Monitoring Location	CR1		
	+ + • C1A	B2 PROPOSED OUTFAL 4 PROPOSED 132/V SUBMARINE CABLES 4 4 4 4 4 5 4 4 5 4 5 4 5 6 6 6 6 6 6 6 7 6 7 6 7 6 7 7 7 7 7 7 7 7 7 7 7 7 7	FIA FIA PFIA N N N N N N N N N N N N N
Parameter			THE IWMF SITE BOUNDARY
Farameter	Suspended Solid (SS)		
Action & Limit Levels	Action Level	Limit Level	
			(130% of C1A)
	Action Level		130% of C1A) Impact Station(s) without
Action & Limit Levels	Action Level $\geq$ 13.8 mg/L (120% of C1A)	$\geq$ 15.0 mg/L (	
Action & Limit Levels	Action Level ≥ 13.8 mg/L (120% of C1A) Impact Station(s) of	≥ 15.0 mg/L ( Measurement Level	Impact Station(s) without
Action & Limit Levels	Action Level ≥ 13.8 mg/L (120% of C1A) Impact Station(s) of Exceedance	$\geq 15.0 \text{ mg/L} ($ Measurement Level $11.5 \text{ mg/L} (C1A)$	Impact Station(s) without Exceedance 6.5 mg/L (B1)
Action & Limit Levels	Action Level ≥ 13.8 mg/L (120% of C1A) Impact Station(s) of Exceedance	≥ 15.0 mg/L ( Measurement Level	Impact Station(s) without Exceedance 6.5 mg/L (B1) 7.3 mg/L (B2)
Action & Limit Levels	Action Level ≥ 13.8 mg/L (120% of C1A) Impact Station(s) of Exceedance	$\geq 15.0 \text{ mg/L (}$ Measurement Level 11.5 mg/L (C1A)	Impact Station(s) without Exceedance 6.5 mg/L (B1) 7.3 mg/L (B2) 6.3 mg/L (B3)
Action & Limit Levels	Action Level ≥ 13.8 mg/L (120% of C1A) Impact Station(s) of Exceedance	$\geq 15.0 \text{ mg/L (}$ Measurement Level 11.5 mg/L (C1A)	Impact Station(s) without Exceedance 6.5 mg/L (B1) 7.3 mg/L (B2) 6.3 mg/L (B3) 7.0 mg/L (B4)
Action & Limit Levels	Action Level ≥ 13.8 mg/L (120% of C1A) Impact Station(s) of Exceedance	$\geq 15.0 \text{ mg/L (}$ Measurement Level 11.5 mg/L (C1A)	Impact Station(s) without Exceedance 6.5 mg/L (B1) 7.3 mg/L (B2) 6.3 mg/L (B3) 7.0 mg/L (B4) 10.3 mg/L (M1)
Action & Limit Levels	Action Level ≥ 13.8 mg/L (120% of C1A) Impact Station(s) of Exceedance	$\geq 15.0 \text{ mg/L (}$ Measurement Level 11.5 mg/L (C1A)	Impact Station(s) without Exceedance 6.5 mg/L (B1) 7.3 mg/L (B2) 6.3 mg/L (B3) 7.0 mg/L (B4) 10.3 mg/L (M1) 7.8 mg/L (F1A)
Action & Limit Levels	Action Level ≥ 13.8 mg/L (120% of C1A) Impact Station(s) of Exceedance	$\geq 15.0 \text{ mg/L (}$ Measurement Level 11.5 mg/L (C1A)	Impact Station(s) without Exceedance 6.5 mg/L (B1) 7.3 mg/L (B2) 6.3 mg/L (B3) 7.0 mg/L (B4) 10.3 mg/L (B4) 10.3 mg/L (M1) 7.8 mg/L (F1A) 8.7 mg/L (H1)
Action & Limit Levels	Action Level ≥ 13.8 mg/L (120% of C1A) Impact Station(s) of Exceedance	$\geq 15.0 \text{ mg/L (}$ Measurement Level 11.5 mg/L (C1A)	Impact Station(s) without Exceedance 6.5 mg/L (B1) 7.3 mg/L (B2) 6.3 mg/L (B3) 7.0 mg/L (B4) 10.3 mg/L (M1) 7.8 mg/L (F1A)
Action & Limit Levels	Action Level ≥ 13.8 mg/L (120% of C1A) Impact Station(s) of Exceedance	≥ 15.0 mg/L ( Measurement Level          11.5 mg/L (C1A)         6.3 mg/L (C2A)         a 30 May 2022 include transformed for the second	Impact Station(s) without Exceedance 6.5 mg/L (B1) 7.3 mg/L (B2) 6.3 mg/L (B3) 7.0 mg/L (B4) 10.3 mg/L (M1) 7.8 mg/L (F1A) 8.7 mg/L (H1) 11.8 mg/L (CR2) sloading 1.85T armour rock ection work at the stopper at orks for below +6.00mPD, instrumentation, piling pre- , piling works for pre-bored Construction and blockwork


CR1 is located within the Project site while no marine work was conducted on 30 May 2022.
The installation of caisson No.19 was completed on 18 Mar 2021, the reclamation area was enclosed.
According to the field observation by sampling team during sampling event, no silt plume was observed in the Project site and the weather was sunny during the sampling event.
No major observation of improper site practices that contributed to the increase of the suspended solids was recorded during the weekly inspection on 31 May 2022.
After the investigation, the exceedance on 30 May 2022 at CR1 is deemed to be unrelated to the Project.




	Mid-Fl	lood	
Monitoring Location	CR1, CR2	B2 PROPOSED OUTFALL + SZA 4 PROPOSED 132N' SUBMARINE CABLES H H H H H H H H H H H H H	FIA FIA PERA N N N N N N N N N N N N N
Parameter	Suspended Solid (SS)		
Action & Limit Levels	Action Level	Limit Level	
Measurement Level	$\geq$ 12.0 mg/L	$\geq$ 14.0 mg/L Control Stations	
	Impact Station(s) of Exceedance 17.3 mg/L (CR1) 12.5 mg/L (CR2)	7.3 mg/L (C1A) 5.8 mg/L (C2A)	Impact Station(s) without Exceedance 6.5 mg/L (B1) 7.5 mg/L (B2) 6.5 mg/L (B3) 8.0 mg/L (B4) 6.0 mg/L (F1A) 8.2 mg/L (H1) 8.2 mg/L (M1)
Possible reason for Action or Limit Level Non-compliance			ection work at the stopper at orks for below +6.00mPD, instrumentation, piling pre- , piling works for pre-bored Construction and blockwork
	CR1 and CR2 are located wi on 30 May 2022. The installation of caisson Ne was enclosed.	thin the Project site while no 0.19 was completed on 18 Ma	

According to the field observation by sampling team during sampling event, no silt plume was observed in the Project site and the weather was sunny during the sampling event.
No major observation of improper site practices that contributed to the increase of the suspended solids was recorded during the weekly inspection on 31 May 2022.
After the investigation, the exceedances on 30 May 2022 at CR1 and CR2 are deemed to be unrelated to the Project.







Appendix O Complaint Log

Integrated Waste Management Facilities, Phase 1

## Statistical Summary of Environmental Complaints

Reporting	Environmental Complaint Statistics		
Period	Frequency	Cumulative	Complaint Nature
1 May 2022- 31 May 2022	0	1	N/A

### Statistical Summary of Environmental Summons

Reporting	Environmental Summons Statistics		
Period	Frequency	Cumulative	Details
1 May 2022-	0	0	N/A
31 May 2022	0	0	IN/A

### Statistical Summary of Environmental Prosecution

Reporting	Environmental Prosecution Statistics		
Period	Frequency	Cumulative	Details
1 May 2022-	0	0	N/A
31 May 2022	0	0	1 <b>v</b> /A

# Appendix P Impact Monitoring Schedule of Next Reporting Month

			Impact Monitoring Schedule for IWMF		
			Jun-22		
Sun	Mon	Tue	Wed	Thu	Fri
			1	2	3
			Impact Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 09:39 - 17:15 Flood Tide: 03:00 - 09:39 Monitoring Time: Mid-ebb: 11:42 - 15:12 *#\$Mid-flood: 08:00 - 09:19		Water Quality monitoring for BJ, B Ti Ebb Tid Fiod Ti Mon Mid-eb *#&Mid-fi
5	6	7	8	9	10
	Impact Water Quality monitoring for 31, 28, 38, 44, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 12:22 - 21:00 Flood Tide: 03:00 - 12:22 Monitoring Time: Mid-ebb: 14:56 - 18:26 SMid-flood: 08:23 - 11:53 Daytime & Evening Noise monitoring for M1, M2 & M3	impact Night time Noise monitoring for M1, M2 & M3	Almpact Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 14:37 - 22:39 Flood Tide: 11:00 - 14:37 Monitoring Time: \$Mid-ebb: 15:01 - 18:31 Mid-flood: 10:33 - 14:03		Water Quality monitoring for B1, E Ti Ebb Ti Flood Ti Mon "Mid-et Mid-floo
12	13	14	15	16	17
Impact Water Quality monitoring FSI, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:00 - 14:00 Flood Tide: 14:00 - 20:40 Monitoring Time: Mid-ebb: 08:45 - 12:15 &Mid-flood: 15:35 - 19:00	Impact Daytime & Evening Noise monitoring for M1, M2 & M3	Impact Night time Noise monitoring for M1, M2 & M3 Ecology monitoring for Marine Mammals by Vessel-based Line-Transect Survey Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 08:00 - 15:41 Flood Tide: 15:41 - 22:53 Monitoring Time: Mid-ebb: 10:05 - 13:35 \$&Mid-flood: 16:02 - 19:00		Impact Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 09:48 + 17:30 Flood Tide: 03:18 - 09:48 Monitoring Time: Mid-ebb: 115:4 - 15:24 *#\$Mid-flood: 08:00 - 09:28	
19	20	21	22	23	24
Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 12:29 - 20:00 Flood Tide: 05:50 - 12:29 Monitoring Time: Mid-ebb: 14:29 - 17:59 *#Mid-flood: 08:00 - 10:54	Impact Daytime & Evening Noise monitoring for M1, M2 & M3	Impact Night time Noise monitoring for M1, M2 & M3 Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 1:4:42 - 2:1:46 Flood Tide: 08:16 - 14:42 Monitoring Time: & Mid-ebb: 16:29 - 19:00 Mid-flood: 09:44 - 13:14		Impact Ecology monitoring for WBSE 14th Quarterly Coral Monitoring at Indirect Impact Site and Control Site Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Periot: Ebb Tide: 06:00 - 11:00 Flood Tide: 11:00 - 17:34 Monitoring Time: *#Mid-ebb: 08:00 - 10:45 Mid-flood: 12:32 - 16:02	
26	27 Impact Water Quality monitoring for 51, 82, 63, 64, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 08:00-15:12 Flood Tide: 15:12 - 22:08 Monitoring Time: Mid-ebb: 09:51 - 13:21 & Mid-flood: 15:22 - 19:00 Daytime & Evening Noise monitoring for M1, M2 & M3	28 Impact Night time Noise monitoring for M1, M2 & M3	29 Impact Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 08:44 - 16:32 Flood Tide: 16:32 - 23:00 Monitoring Time: Mid-ebb: 10:53 - 14:23 #\$&Mid-flood: 16:51 - 19:00	30	

Remarks: 1. Daytime Noise Monitoring (07:00-1900), Evening Time Noise Monitoring (1900-2300), Night Time Noise Monitoring (2300-0700) 2. Water Quality Monitoring for S1,S2 and S3 will only conduct during DCM works, refer to Detailed DCM Plan

Note: * - as per Marine Department Notice No 107 of 2018, all vessels employed for the works should stay in the works area outside the hours of works (0700 to 2300). Due to safty concern, Water Quality Monitoring would start at 0800. # - Prioritized routing: Mid-Ebb: C1 > 53 -> CR2 -> CR1 -> H1 -> Remaining stations and Mid-Hood: C2 -> CR1 -> S3 -> CR2 -> H1 -> Remaining stations 5 - Since predicted tide is shorter than 3.5 hours, method of 90% tidal period as monitoring time is approached. & - Due to safty concern of sampling event in night-time, remethod of 90% tidal period as monitoring time is approached and end at 1900. ^ - The water sampling event on 8/6/2022 was canceled due to the adverse sea condition and weather condition (Red Rainstorm Signal).

	Sat
	4
Impact , B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1	
Tidal Period:	
īde: 10:02 - 18:41	
Tide: 03:11 - 10:02 onitoring Time:	
2bb: 12:36 - 16:06	
-flood: 08:00 - 09:41	
	11
Impact	
B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1	
Tidal Period: ide: 06:14 - 12:03	
Tide: 12:03 - 18:05	
onitoring Time:	
ebb: 08:00 - 10:53	
ood: 13:19 - 16:49	
	18
	25
	Impact
	Impact Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1
	Impact Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period:
	Impact Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02
	Impact Water Quality monitoring for BI, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time:
	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time: Mid-ebb: 08:35 - 12:05
	Impact Water Quality monitoring for BI, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time:
	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time: Mid-ebb: 08:35 - 12:05
	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time: Mid-ebb: 08:35 - 12:05
	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time: Mid-ebb: 08:35 - 12:05
	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time: Mid-ebb: 08:35 - 12:05
	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time: Mid-ebb: 08:35 - 12:05
	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time: Mid-ebb: 08:35 - 12:05
	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time: Mid-ebb: 08:35 - 12:05
	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time: Mid-ebb: 08:35 - 12:05
	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time: Mid-ebb: 08:35 - 12:05
	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time: Mid-ebb: 08:35 - 12:05
	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time: Mid-ebb: 08:35 - 12:05
	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time: Mid-ebb: 08:35 - 12:05
	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time: Mid-ebb: 08:35 - 12:05
	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time: Mid-ebb: 08:35 - 12:05
	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time: Mid-ebb: 08:35 - 12:05
	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time: Mid-ebb: 08:35 - 12:05
	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time: Mid-ebb: 08:35 - 12:05
	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time: Mid-ebb: 08:35 - 12:05
	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time: Mid-ebb: 08:35 - 12:05
	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time: Mid-ebb: 08:35 - 12:05
	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time: Mid-ebb: 08:35 - 12:05
	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time: Mid-ebb: 08:35 - 12:05
	Impact Water Quality monitoring for B1, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1 Tidal Period: Ebb Tide: 07:02 - 13:38 Flood Tide: 13:38 - 20:02 Monitoring Time: Mid-ebb: 08:35 - 12:05