環境保護署

Contract No. EP/SP/66/12 Integrated Waste Management Facilities, Phase 1 Monthly EM&A Report No.51



吉寶西格斯-振華聯營公司 KEPPEL SEGHERS - ZHEN HUA JOINT VENTURE

## Monthly EM&A Report No.51 (Period from 1 September to 30 September 2022)

(Clause 3.3, Further Environmental Permit FEP-01/429/2012/A)

| KSZHJV | / | 312          | / | Monthly EM&A     | / | 0051           | 1 | A        |
|--------|---|--------------|---|------------------|---|----------------|---|----------|
| Issuer |   | Project Code |   | Type of Document |   | Sequential No. |   | Revision |
|        |   |              |   |                  |   |                |   | Index    |

### **Document No.**

|           | Prepared by:       | Certified by:             | Verified by:                         |
|-----------|--------------------|---------------------------|--------------------------------------|
| Name      | Joe Ho             | F.C. Tsang                | Mandy To                             |
| Position  | Environmental Team | Environmental Team Leader | Independent Environmental<br>Checker |
| Signature |                    | Traffe Dos f              | Mandejz.                             |
| Date:     | 13 October 2022    | 13 October 2022           | 13 October 2022                      |

© This document contains confidential and proprietary information belonging to Keppel Seghers - Zhen Hua Joint Venture and/or its affiliates. The contents of this document shall not be used for any other purpose than that for which they were provided. Any disclosure, copying, distribution or the taking of any action in reliance on the contents of this document is strictly prohibited. This document confers upon the recipient no right or license of whatsoever nature based on the information as described herein. If you have received this document in error, please immediately arrange for the return to Keppel Seghers - Zhen Hua Joint Venture or destruction of this document.

## **Revision History**

| Rev. | <b>DESCRIPTION OF MODIFICATION</b> | DATE            |
|------|------------------------------------|-----------------|
| A    | First Submission                   | 14 October 2022 |

## CONTENTS

| 1.  | Basic Project Information   | 7    |
|-----|---|------|
| 2.  | Marine Water Quality Monitoring   | . 17 |
| 3.  | Noise Monitoring  | . 28 |
| 4.  | Waste   | . 35 |
| 5.  | Coral   | . 37 |
| 6.  | Marine Mammal   | . 52 |
| 7.  | White-Bellied Sea Eagle   | . 65 |
|     | Summary of Monitoring Exceedance, Complaints, Notification of mons and Prosecutions | . 69 |
| 9.  | EM&A Site Inspection  | . 73 |
| 10. | Future Key Issues   | . 75 |
| 11. | Conclusion and Recommendations  | . 76 |

| Appendix A | Master Programme   |
|------------|--|
| Appendix B | Summary of Implementation Status of Environmental Mitigation |
| Appendix C | Impact Monitoring Schedule of the Reporting Month            |
| Appendix D | Water Quality Monitoring Data                                |
| Appendix E | HOKLAS Laboratory Certificate                                |
| Appendix F | Water Quality Equipment Calibration Certificate              |
| Appendix G | Event/ Action Plan for Water Quality Exceedance              |
| Appendix H | Noise Monitoring Equipment Calibration Certificate           |
| Appendix I | Event/Action Plan for Noise Exceedance                       |
| Appendix J | Noise Monitoring Data  |
| Appendix K | Waste Flow Table   |
| Appendix L | Event/Action Plan for Coral Monitoring                       |
| Appendix M | Event/Action Plan for White-bellied Sea Eagle Monitoring     |
| Appendix N | Exceedance Report  |
| Appendix O | Complaint Log  |
| Appendix P | Impact Monitoring Schedule of Next Reporting Month           |

### **EXECUTIVE SUMMARY**

#### **Introduction**

- A1. The Project, Integrated Waste Management Facility (IWMF), is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO) and is currently governed by a Further Environmental Permit (FEP No. FEP-01/429/2012/A) for the construction and operation of the Project.
- A2. In accordance with the Updated Environmental Monitoring and Audit (EM&A) Manual for the Project, EM&A works for marine water quality, noise, waste management and ecology should be carried out by Environmental Team (ET), Acuity Sustainability Consulting Limited (ASCL), during the construction phase of the Project.
- A3. This is the 51<sup>st</sup> Monthly EM&A Report, prepared by ASCL, for the Project summarizing the monitoring results and audit findings of the EM&A programme at and around Shek Kwu Chau (SKC) during the reporting period from 1 September to 30 September 2022.

#### Summary of Main Works Undertaken & Key Mitigation Measures Implemented

- A4. Key activities carried out in this reporting period for the Project included the following:
  - Reclamation Area:
    - Reclamation works
    - Installation of Instrumentation
    - Site Investigation works for foundation
    - Foundation works (including Driven H Pile and Socketed H Pile)
    - Pile cap construction
    - Structural steel work
  - Seawall Portion:
    - Installation of Chinese Pod
    - Caisson extension works, from +3mPD to +6mPD, at Seawall A and B
    - Construction of wave wall along the vertical seawall
- A5. The major environmental impacts brought by the above construction activities include:
  - Deterioration of water quality of nearby water body by reclamation
- A6. The key environmental mitigation measures implemented for the Project in this reporting period associated with the construction activities include:
  - Reduction of noise from equipment and machinery on-site;
  - Sorting, recycling, storage and disposal of general refuse and construction waste;
  - Management of chemicals and avoidance of oil spillage on-site;

- Confirmation of the absence of silt content in the rock filling material and the filling work is properly conducted;
- Dust suppression measures for exposed earth surface and stockpile of dusty material; and
- Site runoff control measure during rainstorm.

#### Summary of Exceedance & Investigation & Follow-up

- A7. The EM&A works for water quality, construction waste, marine mammal, White-Bellied Sea Eagle (WBSE) and coral were conducted during the reporting period in accordance with the Updated EM&A Manual.
- A8. No exceedance of the Action or Limit Levels in relation to noise, construction waste and WBSE was recorded in the reporting month.
- A9. During the reporting period, three (3) of general water quality monitoring results of SS obtained during the reporting period had exceeded the Action Level and two (2) of general water quality monitoring results of SS obtained during the reporting period had exceeded the Limit Level respectively. Investigations were carried out for each exceedance during the reporting period.
- A10. Weekly site inspections of the construction work by ET were carried out on 6, 13, 20 and 27 September 2022 to audit the mitigation measures implementation status. Monthly joint site inspection was carried out on 13 September 2022 by ET and IEC. Observations were recorded in the site inspection checklists and provided to the contractors together with the appropriate follow-up actions where necessary.

#### **Complaint Handling and Prosecution**

- A11. No project-related environmental complaint was received during the reporting period.
- A12. Neither notifications of summons nor prosecution was received for the Project.

#### **Reporting Change**

A13. There was no change to be reported that may affect the on-going EM&A programme.

#### Summary of Upcoming Key Issues and Key Mitigation Measures

- A14. Key activities anticipated in the next reporting period for the Project will include the following:
  - Reclamation Area:
    - Reclamation works
    - Installation of Instrumentation
    - Site Investigation works for foundation
    - Foundation works (including Driven H Pile and Socketed H Pile)
    - Pile cap construction

- Structural steel work
- Seawall Portion:
  - Installation of Chinese Pod
  - Caisson extension works, from +3mPD to +6mPD, at Seawall A and B
  - Construction of wave wall along the vertical seawall
- A15. The major environmental impacts brought by the above construction activities will include:
  - Deterioration of water quality of nearby water body by reclamation.
- A16. The key environmental mitigation measures for the Project in the coming reporting period associated with the construction activities will include:
  - Reduction of noise from equipment and machinery on-site;
  - Sorting, recycling, storage and disposal of general refuse and construction waste;
  - Management of chemicals and avoidance of oil spillage on-site, especially under heavy rains and adverse weather;
  - Confirmation of the absence of silt content in the rock filling material and the filling work is properly conducted;
  - Dust control of exposed soil surface and stockpile of dusty material at reclaimed area;
  - Dust suppression measures for exposed earth surface and stockpile of dusty material;
  - Site runoff control measure during rainstorm; and
  - Dust and noise control of foundation works.

## **1. BASIC PROJECT INFORMATION**

#### 1.1 Background

- 1.1.1 The Government of Hong Kong SAR will develop the Integrated Waste Management Facilities (IWMF) Phase 1 (hereafter "the Project") with incineration to achieve substantial bulk reduction of unavoidable municipal solid waste (MSW) and to recover energy from the incineration process. The IWMF will be on an artificial island to be formed by reclamation at the south-western coast of Shek Kwu Chau. Keppel Seghers Zhen Hua Joint Venture (KSZHJV) was awarded the contract under Contract No. EP/SP/66/12 Integrated Waste Management Facilities Phase 1 to construct and operate the Project.
- 1.1.2 An environmental impact assessment (EIA) study for the Project has been conducted and the EIA Report was approved under the Environmental Impact Assessment Ordinance on 17 January 2012. An Environmental Permit (EP) (EP No.: EP-429/2012) was granted to EPD on 19 January 2012 for the construction and operation of the Project. Subsequently, the EP was amended (EP No.: EP-429/2012/A) and a further EP (FEP) (EP No.: FEP-01/429/2012/A) was granted to the Keppel Seghers – Zhen Hua Joint Venture (KSZHJV) on 27 December 2017.
- 1.1.3 A further EP (FEP) (EP No.: FEP-02/429/2012/A) on Submarine Cable for the Development of the Project was granted to CLP Power Hong Kong Limited (CLP) on 17 Jan 2020.
- 1.1.4 The key design and construction elements of the Project include the Design and the Works including but not limited to the design, engineering procurement, construction, testing and commissioning of the Facility including:
  - Ground Treatment works;
  - Seawall and Breakwater construction;
  - Non-dredged Reclamation;
  - Other Marine works and Harbour and Port Facilities;
  - Site formation;
  - Municipal Solid Waste (MSW) Treatment Processes;
  - Energy Recovery for Power Generation and Surplus Electricity export;
  - Wastewater treatment process;
  - Desalination and water treatment process;
  - Civil works;
  - Building and Structural works;
  - Electrical and Mechanical works;
  - Building Services;
  - Architectural and Landscaping works; and
  - All other design and works required for the operation and maintenance of the Facility according to the Contract requirements.

# 1.1.5 The location of the IWMF near Shek Kwu Chau (SKC) and general layout of IWMF are shown in **Figure 1.1** and **Figure 1.2** respectively.

Contract No. EP/SP/66/12 Integrated Waste Management Facilities, Phase 1 Monthly EM&A Report No.51

Keppel Seghers – Zhen Hua Joint Venture




Figure 1.1 Location of the IWMF at the Artificial Island near SKC





Figure 1.2 General Layout of the IWMF at the Artificial Island near SKC

#### 1.2 The Reporting Scope

- 1.2.1 This is the 51<sup>st</sup> Monthly EM&A Report for the Project which summarizes the key findings of the EM&A programme during the reporting period from 1 September 2022 to 30 September 2022.
- 1.3 Project Organization
- 1.3.1 The Project Organization structure for Construction Phase is presented in **Figure 1.3**.



**Figure 1.3 Project Organization Chart** 

1.3.2 Contact details of the key personnel are presented in **Table 1.1** below:

**Table 1.1 Contact Details of Key Personnel** 

| Party   | Position                                | Name       | Telephone no. |
|---|---|------------|---------------|
| Keppel Seghers –<br>Zhen Hua Joint<br>Venture | Project Manager                         | Kenny Yu   | 2192-0606     |
| Acuity Sustainability<br>Consulting Limited   | Environmental Team<br>Leader            | F.C. Tsang | 2698-6833     |
| ERM-Hong Kong,<br>Limited                     | Independent<br>Environmental<br>Checker | Mandy To   | 2271-3000     |

#### 1.4 Summary of Construction Works

1.4.1 Details of the major construction activities undertaken in this reporting period are shown in **Table 1.2** and **Figure 1.4** below. The construction programme is presented in **Appendix A**.

 Table 1.2 Summary of the Construction Activities Undertaken during the Reporting Month

| Location of works | Construction activities undertaken                                    | Remarks on progress |
|-------------------|---|---------------------|
| Reclamation area  | Reclamation works   | On-going            |
|                   | • Installation of Instrumentation                                     | • On-going          |
|                   | • Site Investigation works for foundation                             | • On-going          |
|                   | • Foundation works (including Driven H<br>Pile and Socketed H Pile)   | • On-going          |
|                   | • Pile cap construction   | On-going            |
|                   | • Structural steel work   | On-going            |
| Seawall portion   | Installation of Chinese Pod   | On-going            |
|                   | • Caisson extension works, from +3mPD<br>to +6mPD, at Seawall A and B | • On-going          |
|                   | • Construction of wave wall along the vertical seawall                | • On-going          |




Figure 1.4 Location of Major Construction Activities Undertaken during the Reporting Month

#### 1.5 Summary of Environmental Status

1.5.1 A summary of the valid permits, licences, and /or notifications on environmental protection for this Project is presented in **Table 1.3** 

## Table 1.3 Summary of the Status of Valid Environmental Licence, Notification, Permit and Documentations

| Permit/ Licences/           | Reference          | Validity     | Remarks            |
|-----------------------------|--------------------|--------------|--------------------|
| Notification                |                    | Period       |                    |
| Variation of                | EP-429/2012/A      | Throughout   |                    |
| <b>Environmental Permit</b> |                    | the Contract |                    |
| Further                     | FEP-01/429/2012/A  | Throughout   |                    |
| <b>Environmental Permit</b> |                    | the Contract |                    |
| Notification of             | Ref No.: 428778    | 15/12/2017 - |                    |
| Construction Works          |                    | 22/09/2024   |                    |
| under the Air               |                    |              |                    |
| Pollution Control           |                    |              |                    |
| (Construction Dust)         |                    |              |                    |
| Regulation (Form            |                    |              |                    |
| NA)                         |                    |              |                    |
| Wastewater Discharge        | WT00039438-2021    | 15/02/2022 - |                    |
| Licence                     |                    | 28/02/2027   |                    |
| Chemical Waste              | WPN0017-933-K3301- | Throughout   |                    |
| Producer Registration       | 01                 | the Contract |                    |
|                             | WPN5213-961-K3301- | Throughout   |                    |
|                             | 02                 | the Contract |                    |
|                             | WPN5296-839-K3301- | Throughout   |                    |
|                             | 03                 | the Contract |                    |
| Construction Noise          | GW-RS0727-22       | 31/08/2022-  | Portion 1, 1A & 1B |
| Permit (24 hours)           |                    | 28/02/2023   |                    |
|                             |                    |              |                    |
| Construction Noise          | PP-RS0010-22       | 06/05/2022-  | Portion 1          |
| Permit (Percussive          |                    | 05/11/2022   |                    |
| piling)                     |                    |              |                    |
| Billing Account for         | A/C No.:7029768    | Throughout   |                    |
| Disposal of                 |                    | the Contract |                    |
| Construction Waste          |                    |              |                    |

1.5.2 The status for all environmental aspects is presented in **Table 1.4**.

| Parameters   | Status   |
|--|--|
| Water Quality  |  |
| Baseline Monitoring under<br>Updated EM&A Manual<br>and Detailed Plan on DCM | The baseline water quality monitoring result has been reported<br>in Baseline Monitoring Report and submitted to EPD under FEP<br>Condition 3.4  |
| Impact Monitoring  | On-going   |
| Post DCM Monitoring  | All DCM was completed on 14 October 2020, regular DCM<br>monitoring for further 4 weeks (i.e form 16 October 2020 to 14<br>November 2020) was completed according to the approved<br>Detailed Plan on Deep Cement Mixing |
| Initial Intensive DCM<br>Monitoring  | Conducted from 11 February 2019 to 10 March 2019, had not been resumed since there was no DCM related parameter exceeding the AL/LL.   |
| Baseline Water Quality of wet season   | Completed over 13 August 2018 to 7 September 2018  |
| Noise  |  |
| Baseline Monitoring  | The baseline noise monitoring result has been reported in<br>Baseline Monitoring Report and submitted to EPD under FEP<br>Condition 3.4  |
| Impact Monitoring  | On-going   |
| Waste Management   | r  |
| Mitigation Measures in<br>Waste Monitoring Plan                              | On-going   |
| Coral  |  |
| Pre-translocation Survey<br>and Coral Mapping                                | The Coral Translocation Plan was submitted and approved by<br>EPD under EP Condition 2.12  |
| Coral Translocation  | Completed on 28 March 2018   |
| Post-Translocation Coral<br>Monitoring                                       | Survey affected by missing of translocated and tagged coral colonies after typhoons in September 2018, completed on 28 March 2019.   |
| Pre-construction Coral<br>Survey and Tagging                                 | Completed on 26 June 2018  |
| Tagged Coral Monitoring  | Survey obstructed due to missing of tagged coral colonies after<br>typhoons in September 2018  |
| Coral Survey and Re-<br>tagging  | Re-tagging at Indirect Impact Site was conducted on 23<br>November and Re-tagging at Control Site was conducted on 3<br>December 2018.   |
| Post Re-tagging Coral<br>Monitoring  | On-going   |
| Marine Mammal  |  |
| Vessel-based Line-transect   | The baseline marine mammal monitoring result has been  |
| Survey Baseline<br>Monitoring  | reported in Baseline Monitoring Report and submitted to EPD<br>under FEP Condition 3.4   |
| Vessel-based Line-transect<br>Survey Impact Monitoring                       | On-going   |
| Land-based Theodolite<br>Tracking  | 30 days of theodolite surveys were started on 21 Feb 2019 and completed in May 2019.   |
| Passive Acoustic<br>Monitoring   | 30 days of PAM surveys were started on 1 May 2019 and completed by the end of May 2019.  |

# Table 1.4 Summary of Status for Key Environmental Aspects under the UpdatedEM&A Manual

| Parameters   | Status   |
|--|--|
| White-bellied Sea Eagle  |  |
| Baseline Monitoring  | The baseline WBSE monitoring result has been reported in<br>Baseline Monitoring Report and submitted to EPD under FEP<br>Condition 3.4   |
| Impact Monitoring  | On-going   |
| Environmental Audit  |  |
| Site Inspection covering<br>Measures of Air Quality,<br>Noise Impact, Water<br>Quality, Waste, Ecological<br>Quality, Fisheries,<br>Landscape and Visual | On-going (Contraction of the second sec |
| Mitigation Measures in<br>Marine Mammal Watching<br>Plan (MMWP)  | Installation of caisson No.19 was completed on 18 March 2021,<br>which the reclamation area had been totally enclosed by<br>permanent structure. Floating type silt curtain at marine access<br>was removed on 18 March 2021. No enclosed area shall be<br>formed by deployment of silt curtain for the remaining works<br>programme.  |
| Mitigation Measures in<br>Detailed Monitoring<br>Programme on Finless<br>Porpoise (DMPFP)  | Installation of caisson No.19 was completed on 18 March 2021,<br>which the reclamation area had been totally enclosed by<br>permanent structure. Floating type silt curtain at marine access<br>was removed on 18 March 2021. No enclosed area shall be<br>formed by deployment of silt curtain for the remaining works<br>programme.  |
| Mitigation Measures in<br>Vessel Travel Details<br>Daily Site Audit and  | On-going<br>Completed  |
| Monitoring for Dredging<br>Work  |  |

- 1.5.3 Other than the EM&A work by ET, environmental briefings, trainings and regular environmental management meetings were conducted, in order to enhance environmental awareness and closely monitor the environmental performance of the contractors.
- 1.5.4 The EM&A programme has been implemented in accordance with the recommendations presented in the approved EIA Report and the Updated EM&A Manual. A summary of implementation status of the environmental mitigation measures for the construction phase of the Project during the reporting period is provided in **Appendix B**.


## 2. MARINE WATER QUALITY MONITORING


- 2.1 Water Quality Requirements
- 2.1.1 To ensure no adverse water quality impact, water quality monitoring is recommended to be carried out at the nearby water sensitive receivers (WSRs) during construction phase including proposed reclamation, breakwater construction, etc.
- 2.1.2 In accordance with the Updated EM&A Manual, impact water quality monitoring were conducted 3 days per week at mid-flood and mid-ebb tide to obtain impact water quality levels at the eleven monitoring stations during general water quality monitoring for the reporting period.
- 2.2 Water Quality Parameters, Time, Frequency
- 2.2.1 Dissolved Oxygen (DO), Turbidity, Suspended Solids (SS), Salinity and pH have been undertaken at the eleven monitoring stations during general water quality monitoring.
- 2.2.2 DO, temperature, salinity, turbidity and pH have been measured in-situ and the SS, has been assayed in a HOKLAS laboratory.
- 2.2.3 In associate with the water quality parameters, other relevant data were also measured, such as monitoring location/position, time, water depth, sampling depth, tidal stages, weather conditions and any special phenomena or work underway nearby were also recorded. The monitoring schedule is provided in **Appendix C**.
- 2.2.4 Impact water quality monitoring was conducted 3 days per week in the reporting period. All parameters were monitored during mid-flood and mid-ebb tides at three water depths for general water quality monitoring. The interval between two sets of monitoring has not been less than 36 hours.
- 2.2.5 **Table 2.1** summarizes the monitoring parameters, frequency and duration of the impact water quality monitoring during construction phase.

| Parameter, unit   | Frequency   | No. of Depths   |
|---|---|---|
| <ul> <li>Water Depth (m)</li> <li>Temperature (°C)</li> <li>Salinity (ppt)</li> <li>pH (pH unit)</li> <li>Dissolved Oxygen (DO)<br/>(mg/L and % of saturation)</li> <li>Turbidity (NTU)</li> <li>Suspended Solids (SS),<br/>mg/L</li> </ul> | General water quality<br>monitoring :<br>3 days per week, at mid-flood<br>and mid-ebb tides | <ul> <li>3 water depths: 1m below sea<br/>surface, mid-depth and 1m<br/>above sea bed.</li> <li>If the water depth is less than<br/>3m, mid-depth sampling only.</li> <li>If water depth less than 6m,<br/>mid-depth may be omitted.</li> </ul> |

#### Table 2.1 Water Quality Monitoring Parameters, Frequency and Duration

- 2.3 Water Quality Monitoring Locations
- 2.3.1 Impact water quality monitoring was conducted at eleven monitoring locations (B1-B4, H1, C1, C2, F1, CR1, CR2 & M1) during general water quality monitoring in the reporting period as shown in **Figure 2.1**. As per the relocation proposal verified by IEC and approved by EPD, the monitoring location C1, C2, S2, F1 are relocated at C1A, C2A, S2A, F1A as equivalent points respectively to clear up the concerns from stakeholders.





2.3.2 B1 to B4 are located at 4 beaches respectively at the southern shore of Lantau Island. Monitoring station H1 is located at the horseshoe crab habitat at northern SKC, while CR1 and CR2 are located at the coral communities at southwestern shore of SKC. Monitoring station F1 is located at the Cheung Sha Wan Fish Culture Zone while monitoring station M1 is located at Tung Wan at Cheung Chau. Monitoring station F1A is relocated for F1 at the Cheung Sha Wan Fish Culture Zone. S1, S2 and S3 are located at the northern landing site, midway and southern landing site of the proposed submarine cable, respectively. S2A is the relocated monitoring station of S2 which represents the midway landing site of the proposed submarine cable. S1, S2/S2A and S3 are required for monitoring due to the laying of submarine cable. Control stations C1 and C2 at far field locations are for comparison. Control stations C1A and C2A are relocated for C1 and C2 respectively as equivalent far field locations for comparison.

#### 2.3.3 Fourteen monitoring stations are listed in **Table 2.2**.

| Monitoring station | Description                                 | Easting | Northing |
|--------------------|---|---------|----------|
| B1                 | Beach – Cheung Sha Lower                    | 813342  | 810316   |
| B2                 | Beach – Pui O                               | 815340  | 811025   |
| B3                 | Beach – Yi Long Wan                         | 817210  | 808395   |
| B4                 | Beach – Tai Long Wan                        | 817784  | 808682   |
| H1                 | Horseshoe Crab – Shek Kwu Chau              | 816477  | 806953   |
| C1                 | Control Station (note i)                    | 810850  | 806288   |
| C1A                | Relocated Control Station                   | 812823  | 806300   |
| C2                 | Control Station (note ii)                   | 819421  | 808053   |
| C2A                | Relocated Control Station                   | 818869  | 806808   |
| F1                 | Cheung Sha Wan Fish Culture Zone (note iii) | 818631  | 810966   |
| F1A                | Cheung Sha Wan Fish Culture Zone            | 819109  | 810924   |
| S1                 | Submarine Cable Landing Site                | 814245  | 810335   |
| S2                 | Submarine Cable (note iv)                   | 815076  | 807747   |
| S2A                | Submarine Cable                             | 814808  | 808515   |
| \$3                | Submarine Cable Landing Site                | 816420  | 805621   |
| CR1                | Coral                                       | 817144  | 805597   |
| CR2                | Coral                                       | 816512  | 805882   |
| M1                 | Tung Wan                                    | 821572  | 807799   |

 Table 2.2 – Locations of Marine Water Quality Stations

Note:

i. Relocated to C1A in Mar 2019

ii. Relocated to C2A in Mar 2019

iii. Relocated to S2A in Mar 2019

iv. Relocated to F1A in Mar 2019

- 2.4 Impact Monitoring Methodology
- 2.4.1 General water quality monitoring was conducted three days per week, at mid-flood and mid-ebb tides, at the designated water quality monitoring stations during the reporting period.
- 2.4.2 The interval between 2 sets of monitoring was not less than 36 hours. Sampling was collected at three water depths, namely, 1m below water surface, mid-depth and 1m above seabed, except where the water depth is less than 6m, the mid-depth was omitted. If the water depth was less than 3m, only the mid-depth station was monitored.
- 2.4.3 All observations and results were presented in **Appendix D**. Duplicate in-situ measurements and water sampling were carried out in each sampling event. The monitoring probes were retrieved out of water after the first measurement and then redeployed for the second measurement. When the difference in value between the first and second readings of DO or turbidity is more than 25% of the value of the first reading, the reading would be discarded and further readings would be taken.

#### In-situ Measurement

2.4.4 Levels of DO, pH, temperature, turbidity and salinity would be measured in-situ by portable and weatherproof measuring instrument, e.g. YSI ProDSS and Horiba U-53 Multiparameter complete with cable and sensor. (Refer to http://www.ysi.com/ProDSS for YSI ProDSS technical specification and https://static.horiba.com/fileadmin/Horiba/Products/Process and Environmental/Wat er\_Pollution/Instruction\_Manuals/U-50/U-50\_SS\_E.pdf for Horiba U-53 technical specification). Water current velocity and water current direction would be measured by portable and weatherproof current meter, e.g. SonTek Hydrosurveyor (Refer to https://www.sontek.com/hydrosurveyor for SonTek Hydrosurveyor M9 technical specification). Parameters measured by in-situ measurement is tabulated in Table 2.3

| Parameter               | Resolution      | Range           |
|-------------------------|-----------------|-----------------|
| Temperature             | 0.1 °C          | -5-70 °C        |
| Dissolved Oxygen (DO)   | 0.01 mg/L       | 0-50.0 mg/L     |
| Turbidity               | 0.1 NTU         | 0-1000 NTU      |
| pH                      | pH 0.01         | pH 0-14         |
| Salinity                | 0.01 ppt        | 0-40 ppt        |
| Water Current Velocity  | 0.001m/s        | ±20m/s          |
| Water Current Direction | $\pm 1^{\circ}$ | $\pm 2^{\circ}$ |

Laboratory Analysis

2.4.5 Analysis of SS shall be carried out in a HOKLAS accredited laboratory, as shown in **Appendix E**. Sufficient water samples shall be collected at the monitoring stations for carrying out the laboratory determinations. The determination work shall be started within 24 hours after collection of the water samples. Analytical methods and detection limits for SS is presented in **Table 2.4**.

#### Table 2.4 – Analytical Methods Applied to Water Quality Samples

| Parameter            | Analytical method        | Detection Level |
|----------------------|--------------------------|-----------------|
| Suspended Solids, SS | APHA 2540 D <sup>i</sup> | 1 mg/L          |

Footnote:

"APHA 2540 D" stands for American Public Health Association Standard Methods for the Examination of Water and Wastewater, 23<sup>rd</sup> Edition.

#### Field Log

- 2.4.6 Other relevant data was recorded, such as: monitoring location / position, time, water depth, weather conditions and any special phenomena underway near the monitoring station.
- 2.5 Monitoring Equipment
- 2.5.1 Equipment used in the impact water quality monitoring programme is summarized in **Table 2.5** below. Calibration certificates for the water quality monitoring equipment are attached in **Appendix F**.

**Table 2.5 Impact Water Quality Monitoring Equipment** 

| Monitored Parameter        | Equipment              | Brand and Model            |  |
|----------------------------|------------------------|----------------------------|--|
| DO, Temperature, Salinity, | Multi-functional Meter | Horiba U-53                |  |
| pH and Turbidity           |                        | YSI ProDSS Multi Parameter |  |
| Coordinates                | Positioning Equipment  | Garmin GPSMAP 78s          |  |
| Water depth                | Water Depth Detector   | Hummingbird 160 Portable   |  |
| SS                         | Water Sampler          | Wildco 2 L Water Sampler   |  |
|                            |                        | with messenger             |  |

#### 2.5.2 Dissolved Oxygen and Temperature Measuring Equipment

The instrument is a portable and weatherproof DO probe mounted on the multifunctional meter complete with cable and sensor and is powered by a DC supply source. The equipment was capable of measuring:

- A DO level in the range of 0 50 mg/L; and
- Temperature of -5 70 degree Celsius.

#### 2.5.3 Turbidity Measurement Instrument

The instrument is a portable and weatherproof turbidity-measuring probe mounted on the multi-functional meter and is powered by a DC supply source. The instrument is equipped with a photoelectric sensor which is capable of measuring turbidity between 0 - 1000 NTU.

#### 2.5.4 pH Measurement Instrument

The probe consists of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device mounted on the multi-functional meter. It is readable to 0.1 pH in a range of 0 to 14. Standard buffer solutions of at least pH 7 and pH 10 were used for calibration of the instrument before and after use.

#### 2.5.5 Salinity Measurement Instrument

A portable salinometer mounted on the multi-functional meter capable of measuring salinity in the range of 0-40 parts per thousand (ppt) was provided for measuring salinity of the water at each monitoring location.

#### 2.5.6 Sampler

The water sampler comprises a transparent PVC cylinder, with a capacity of not less than 2 litres, which can be effectively sealed with latex cups at both ends. The sampler has a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth.

#### 2.5.7 Sample Containers and Storage

Water samples for SS were stored in high density polythene bottles with no preservative added, packed in ice (cooled to 4°C without being frozen) and delivered to the laboratory and analysed as soon as possible after collection. Sufficient volume of samples was collected to achieve the detection limit stated in **Table 2.4**.

#### 2.5.8 Water Depth Detector

A portable, battery-operated echo sounder was used for the determination of water depth at each designated monitoring station. This unit could either be hand-held or affixed to the bottom of the work boat, if the same vessel is to be used throughout the monitoring programme.

#### 2.5.9 Monitoring Position Equipment

Hand-held digital Differential Global Positioning System (DGPS) with way point bearing indication and Radio Technical Commission for maritime (RTCM) Type 16 error message 'screen pop-up' facilities (for real-time auto-display of error messages and DGPS corrections from the Hong Kong Hydrographic Office) was provided and used to ensure that the water sampling locations were correct during the water quality monitoring work.

- 2.6 Maintenance and Calibration
- 2.6.1 The multi-functional meters were checked and calibrated before use. Multi-functional meters were certified by a laboratory accredited under HOKLAS or any other international accreditation scheme, and subsequently re-calibrated at three monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes were checked with certified standard solutions before each use. Wet bulb calibration for a DO meter was carried out before commencement of monitoring and after completion of all measurements each day. Calibration was not conducted at each monitoring location as daily calibration is adequate for the type of DO meter employed.
- 2.6.2 Sufficient stocks of spare parts were provided and maintained for replacements when necessary. Backup monitoring equipment was prepared for uninterrupted monitoring during equipment maintenance or calibration during monitoring.

#### 2.7 Action and Limit Levels

2.7.1 The Action and Limit Levels have been set based on the derivation criteria specified in the Updated EM&A Manual and Detailed DCM Plan, as shown in **Table 2.6** below.

| Parameters          | Action   | Limit   |  |  |  |  |
|---------------------|--|---|--|--|--|--|
| Construction Pl     | Construction Phase Impact Monitoring   |   |  |  |  |  |
| DO in mg/L          | $\leq$ 5 %-ile of baseline data  | ≤ 4   |  |  |  |  |
| SS in mg/L          | $\geq$ 95 %-ile of baseline data or<br>120% of control station's SS at<br>the same tide of the same day of<br>measurement, whichever is higher           | $\geq$ 99 %-ile of baseline data or 130%<br>of control station's SS at the same<br>tide of the same day of measurement,<br>whichever is higher        |  |  |  |  |
| Turbidity in<br>NTU | $\geq$ 95 %-ile of baseline data or<br>120% of control station's<br>turbidity at the same tide of the<br>same day of measurement,<br>whichever is higher | $\geq$ 99 %-ile of baseline data or 130%<br>of control station's turbidity at the<br>same tide of the same day of<br>measurement, whichever is higher |  |  |  |  |
| Temperature<br>in°C | 1.8°C above the temperature<br>recorded at representative control<br>station at the same tide of the<br>same day   | 2°C above the temperature recorded<br>at representative control station at the<br>same tide of the same day   |  |  |  |  |

#### Table 2.6 Criteria of Action and Limit Levels for Water Quality

2.7.2 Based on the baseline monitoring data and the derivation criteria specified above, the Action/Limit Levels have been derived and are presented in **Table 2.7** and **Table 2.8** for both dry seasons (October – March) and wet seasons (April – September).

| Parameters          | Action   | Limit  |  |  |  |
|---------------------|--|--|--|--|--|
| Construction Pha    | Construction Phase Impact Monitoring   |  |  |  |  |
| DO in mg/L          | ≤ 7.13   | $\leq 4$   |  |  |  |
| SS in mg/L          | $\geq$ 8 or 120% of control station's<br>SS at the same tide of the same<br>day of measurement, whichever is<br>higher | $\geq$ 10 or 130% of control station's SS<br>at the same tide of the same day of<br>measurement, whichever is higher             |  |  |  |
| Turbidity in<br>NTU | $\geq$ 5.6 or 120% of control station's turbidity at the same tide of the same day of measurement, whichever is higher | $\geq$ 12.8 or 130% of control station's<br>turbidity at the same tide of the same<br>day of measurement, whichever is<br>higher |  |  |  |
| Temperature<br>in°C | 1.8°C above the temperature<br>recorded at representative control<br>station at the same tide of the same<br>day       | 2°C above the temperature recorded<br>at representative control station at<br>the same tide of the same day                      |  |  |  |

| Table 2.7 Derived Action and Limit Levels for Water Quality Monitoring (Dry Season) |
|---|
|---|

Notes:

i. "Depth-averaged" is calculated by taking the arithmetic means of reading of all three depths.

ii. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

iii. For turbidity, SS and Salinity, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

| Parameters          | Action  | Limit  |  |  |  |  |
|---------------------|---|--|--|--|--|--|
| Construction Pha    | Construction Phase Impact Monitoring  |  |  |  |  |  |
| DO in mg/L          | $\leq$ 5.28   | $\leq$ 4   |  |  |  |  |
| SS in mg/L          | $\geq$ 12 or 120% of control station's<br>SS at the same tide of the same<br>day of measurement, whichever is<br>higher         | $\geq$ 14 or 130% of control station's SS<br>at the same tide of the same day of<br>measurement, whichever is higher   |  |  |  |  |
| Turbidity in<br>NTU | $\geq$ 4.0 or 120% of control station's<br>turbidity at the same tide of the<br>same day of measurement,<br>whichever is higher | $\geq$ 4.3 or 130% of control station's turbidity at the same tide of the same day of measurement, whichever is higher |  |  |  |  |
| Temperature<br>in°C | 1.8°C above the temperature<br>recorded at representative control<br>station at the same tide of the same<br>day                | 2°C above the temperature recorded<br>at representative control station at<br>the same tide of the same day            |  |  |  |  |

Notes:

i. "Depth-averaged" is calculated by taking the arithmetic means of reading of all three depths.

ii. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.iii. For turbidity, SS and Salinity, non-compliance of the water quality limits occurs when monitoring result is higher than

the limits.

- 2.7.3 If exceedances were found during water quality monitoring, the actions in accordance with the Event and Action Plan shall be carried out according to **Appendix G**.
- 2.8 Monitoring Results and Observations
- 2.8.1 As confirmed by the Contractor on 14 October 2020, all DCM works was completed on 14 October 2020, the post DCM water quality monitoring was completed for further 4 weeks (i.e. from 16 October 2020 to 14 November 2020) according to the approved Detailed Plan on Deep Cement Mixing. As all DCM work and post DCM water quality monitoring were completed, no water quality monitoring was conducted at S1, S2A and S3 during the reporting period. General water quality monitoring at all the eleven monitoring stations were conducted on 2, 5, 7, 9, 12, 14, 16, 19, 21, 23, 26, 28 and 30 September 2022 during the reporting period.
- 2.8.2 Monitoring results of 6 key parameters: Salinity, DO, turbidity, SS, pH and temperature in this reporting period, are summarized in **Table 2.9**, and details are presented in **Appendix D**.

|            |      |                |                     |        | Parameters |           |               |           |
|------------|------|----------------|---------------------|--------|------------|-----------|---------------|-----------|
| Locations  |      | Salinity (ppt) |                     |        | - pH       | Turbidity | Suspended     | Temp.(°C) |
|            |      |                | Surface &<br>Middle | Bottom | r          | (NTU)     | Solids (mg/L) |           |
|            | Avg. | 32.23          | 8.79                | 8.79   | 8.23       | 3.9       | 5.57          | 29.1      |
| B1         | Min. | 30.07          | 7.96                | 7.87   | 8.06       | 2.6       | 2.50          | 28.1      |
|            | Max. | 33.74          | 9.59                | 9.77   | 8.41       | 6.8       | 18.00         | 30.5      |
|            | Avg. | 32.07          | 8.75                | 8.76   | 8.26       | 4.0       | 5.74          | 29.1      |
| B2         | Min. | 30.79          | 8.25                | 8.25   | 8.09       | 2.6       | 2.50          | 28.2      |
|            | Max. | 33.83          | 9.73                | 9.64   | 8.41       | 6.7       | 15.00         | 30.6      |
|            | Avg. | 32.03          | 8.79                | 8.80   | 8.23       | 4.9       | 5.79          | 29.1      |
| B3         | Min. | 30.02          | 7.59                | 7.67   | 7.99       | 2.6       | 2.50          | 28.1      |
|            | Max. | 33.74          | 9.37                | 9.42   | 8.38       | 7.1       | 14.00         | 30.4      |
|            | Avg. | 32.05          | 8.83                | 8.82   | 8.22       | 4.9       | 6.02          | 29.2      |
| B4         | Min. | 29.94          | 8.25                | 8.24   | 7.99       | 2.5       | 2.50          | 28.3      |
|            | Max. | 33.77          | 9.57                | 9.67   | 8.38       | 6.9       | 24.00         | 30.6      |
|            | Avg. | 31.90          | 8.91                | 8.90   | 8.24       | 6.3       | 5.38          | 29.2      |
| C1A        | Min. | 30.32          | 7.96                | 7.95   | 8.01       | 3.7       | 2.50          | 28.2      |
|            | Max. | 33.74          | 9.83                | 9.83   | 8.49       | 8.8       | 15.00         | 30.6      |
|            | Avg. | 31.95          | 8.91                | 8.89   | 8.22       | 6.4       | 5.56          | 29.1      |
| C2A        | Min. | 30.39          | 8.33                | 8.28   | 8.04       | 3.7       | 2.50          | 28.1      |
|            | Max. | 33.51          | 9.89                | 9.77   | 8.34       | 8.3       | 16.00         | 30.3      |
|            | Avg. | 32.19          | 8.99                | 8.98   | 8.24       | 4.6       | 5.62          | 29.1      |
| CR1        | Min. | 31.02          | 8.09                | 7.90   | 8.11       | 2.4       | 2.50          | 28.3      |
|            | Max. | 33.76          | 9.99                | 9.91   | 8.41       | 7.4       | 13.00         | 30.5      |
|            | Avg. | 32.05          | 8.77                | 8.76   | 8.23       | 4.8       | 5.94          | 29.1      |
| CR2        | Min. | 30.25          | 8.00                | 8.18   | 8.08       | 2.7       | 2.50          | 28.3      |
|            | Max. | 33.53          | 10.23               | 10.06  | 8.38       | 7.2       | 13.00         | 30.6      |
|            | Avg. | 32.26          | 8.86                | 8.87   | 8.22       | 4.8       | 5.39          | 29.1      |
| F1A        | Min. | 30.94          | 8.22                | 8.28   | 8.04       | 2.3       | 2.50          | 28.1      |
|            | Max. | 33.64          | 9.94                | 9.94   | 8.39       | 7.0       | 14.00         | 30.5      |
|            | Avg. | 32.13          | 8.87                | 8.88   | 8.23       | 4.8       | 6.00          | 29.1      |
| H1         | Min. | 30.17          | 7.93                | 8.02   | 7.96       | 2.3       | 2.50          | 28.2      |
|            | Max. | 33.73          | 10.08               | 10.13  | 8.36       | 7.0       | 16.00         | 30.5      |
|            | Avg. | 32.20          | 8.87                | 8.86   | 8.24       | 4.6       | 5.44          | 29.2      |
| M1         | Min. | 30.40          | 7.89                | 7.96   | 8.08       | 2.3       | 2.50          | 28.2      |
|            | Max. | 33.95          | 10.01               | 9.82   | 8.35       | 6.4       | 14.00         | 30.5      |
| <b>S</b> 1 | Avg. | -              | -                   | -      | -          | -         | -             | -         |
| 51         | Min. | -              | -                   | -      | -          | -         | -             | -         |
|            | Max. | -              | -                   | -      | -          | -         | -             | -         |
| S2A        | Avg. | -              | -                   | -      | -          | -         | -             | -         |
| S2A        | Min. | -              | -                   | -      | -          | -         | -             | -         |
|            | Max. | -              | -                   | -      | -          | -         | -             | -         |
| <b>S</b> 3 | Avg. | -              | -                   | -      | -          | -         | -             | -         |
| 35         | Min. | -              | -                   | -      | -          | -         | -             | -         |
|            | Max. | -              | -                   | -      | -          | -         | -             | -         |

#### **Table 2.9 Summary of Impact Water Quality Monitoring Results**

Notes:

i. "Avg", "Min" and "Max" is the average, minimum and maximum respectively of the data from measurements conducted under mid-flood and mid-ebb tides at three water depths, except that of DO where the data for "Surface & Middle" and "Bottom" are calculated separately.

ii. As all DCM works and post DCM water quality monitoring were completed, no water quality monitoring was conducted at S1, S2A and S3 in the report period.

iii. As all DCM works were completed on 14 October 2020, no water quality monitoring for total alkalinity was conducted in the report period.

- 2.8.3 During the reporting period, three (3) of general water quality monitoring results of SS obtained during the reporting period had exceeded the Action Level and two (2) of general water quality monitoring results of SS obtained during the reporting period had exceeded the Limit Level. Investigations were carried out for each exceedance during the reporting period.
- 2.8.4 No project-related Action Level & Limit Level exceedance was recorded from 1 September 2022 to 30 September 2022.
- 2.8.5 Details of the exceedance are presented in **Section 8**.
- 2.8.6 Mitigation measures minimizing the adverse impacts on water quality are listed in the implementation schedule given in **Appendix B.**

### **3. NOISE MONITORING**

#### 3.1 Monitoring Requirements

- 3.1.1 To ensure no adverse noise impact, noise monitoring is recommended to be carried out at the nearby noise sensitive receivers (NSRs) during construction phase.
- 3.1.2 In accordance with the Updated EM&A Manual, baseline noise level at the noise monitoring stations was established as presented in the Baseline Monitoring Report. Impact noise monitoring was conducted once per week in the form of 30-minutes measurements Leq, L10 and L90 levels recorded at each monitoring station between 0700 and 1900 hours on normal weekdays.
- 3.1.3 In accordance with the Updated EM&A Manual, additional weekly impact monitoring should be carried out during respective restricted hours period (1900 0700 hours) if the construction works were conducted at evening and night time. Additional weekly noise monitoring was conducted once per week in the form of 5-minutes measurements Leq, L10 and L90 levels recorded at each monitoring station between 1900 and 0700 hours as well as public holidays and Sundays.
- 3.2 Noise Monitoring Parameters, Time, Frequency
- 3.2.1 Impact noise monitoring was conducted weekly in the reporting period between 0700 and 1900 hours on normal weekdays. Additional impact noise monitoring was conducted weekly in the reporting period between 1900-0700 hours on all days as well as public holidays and Sundays.
- 3.2.2 Construction noise level measured in terms of the A-weighted equivalent continuous sound pressure level ( $L_{Aeq}$ ).  $L_{eq \ 30min}$  was used as the monitoring parameter for the time period between 0700 and 1900 hours on normal weekdays.  $L_{eq \ 5min}$  was used as the monitoring parameter for the time period between 1900 and 0700 hours as well as public holidays and Sundays. **Table 3.1** summarizes the monitoring parameters, frequency and duration of the impact noise monitoring and additional impact noise monitoring. The monitoring schedule is provided in **Appendix C**.

| Monitoring Station                 | Time  | Duration  | Parameters  |
|------------------------------------|---|---|---|
|                                    | Day time:<br>0700-1900 hrs<br>(during normal<br>weekdays)   | Once per week<br>L <sub>eq 5min</sub> /L <sub>eq 30min</sub><br>(average of 6<br>consecutive L <sub>eq 5min</sub> ) | L <sub>eq</sub> , L <sub>10</sub> & L <sub>90</sub> |
| M1/ N_S1,<br>M2/ N_S2,<br>M3/ N_S3 | Evening time:<br>1900-2300 hrs<br>(including normal<br>weekdays, also public<br>holidays and Sundays) | Once per week<br>L <sub>eq 5min</sub> (3 sets of L <sub>eq 5min</sub> )   | L <sub>eq</sub> , L <sub>10</sub> & L <sub>90</sub> |
|                                    | Night time:<br>2300-0700 hrs<br>(including normal<br>weekdays, also public<br>holidays and Sundays)   | Once per week<br>L <sub>eq 5min</sub> (3 sets of L <sub>eq</sub><br><sub>5min</sub> )                               | L <sub>eq</sub> , L <sub>10</sub> & L <sub>90</sub> |

Table 3.1 Noise Monitoring Parameters, Time, Frequency and Duration

#### 3.3 Noise Monitoring Locations

3.3.1 Three noise monitoring locations for impact monitoring and additional impact monitoring at the nearby sensitive receivers are shown in Figure 3.1.




Figure 3.1 Noise monitoring locations at SKC

- 3.3.2 M1, M2 and M3 are Shek Kwu Chau Treatment and Rehabilitation Centre Hostel 1, 2 and 3 respectively of The Society for the Aid and Rehabilitation of Drug Abusers (SARDA) located at southern part of Shek Kwu Chau.
- 3.3.3 Measurements at M1 & M3 were conducted at a point 1m from the exterior of the sensitive receivers building façade and at a position 1.2m above the ground. Measurement setup at M3 has been varying with minor adjustment to minimize the disturbance to the users of Treatment Centre. Measurement at M2 was conducted at a point 1m from building façade of the ceiling of 1st floor level for avoidance of mutual disturbance with users of Treatment Centre. The minor adjustment of monitoring locations, which were in favour to mutual convenience with the users of Treatment Centre, were found with no effect on monitoring result based on on-site observation and experience from the Baseline monitoring of the Project. The noise monitoring stations are summarized in **Table 3.2** below.

| Station | NSR ID in<br>EIA Report | Noise Monitoring Location                                | Type of sensitive receiver(s) | Measurement<br>Type |
|---------|-------------------------|--|-------------------------------|---------------------|
| M1      | N_S1                    | Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 1 | Residential                   | Façade              |
| M2      | N_S2                    | Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 2 | Residential                   | Façade              |
| M3      | N_S3                    | Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 3 | Residential                   | Façade              |

#### Table 3.2 Noise Monitoring Location

- 3.4 Impact Monitoring Methodology
- 3.4.1 At each designated monitoring location, measurements of six 5-minute A-weighted equivalent sound pressure level [" $L_{eq 5min}$ "] was carried out between 0700 and 1900 hours for daytime measurements on a normal weekdays (excluding Sunday or general holiday). The measured six impact noise levels at each monitoring location shall then be averaged in logarithmic scale and expressed in terms of the 30-minute A-weighted equivalent continuous sound pressure level ( $L_{eq 30min}$ ) for the time period between 0700 and 1900 hours on normal weekdays.
- 3.4.2 At each designated monitoring location, measurements of three 5-minute A-weighted equivalent sound pressure level ["L<sub>eq 5min</sub>"] was carried out between 1900 and 0700 hours for evening time and night time measurements.
- 3.4.3 The monitoring procedures are as follows:
  - The microphone head of the sound level meter was normally positioned 1 m exterior of the noise sensitive façade and lowered sufficiently so that the building's external wall acts as a reflecting surface.
  - If there is a problem with the access to the normal monitoring position, an alternative may be chosen and appropriate correction would be applied according to acoustic principle when necessary. For reference, +3 dB(A) correction would be made for free-field measurements.
  - The battery condition was checked to ensure good functioning of the meter.
  - Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
    - Frequency weight: A
    - Time weighting: Fast
    - Measurement time: 5 minutes

- Prior to and after noise measurement, the meter was calibrated using the calibrator for 94.0 dB at 1000Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement was considered invalid and repeat of noise measurement was required after re-calibration or repair of the equipment.
- Noise monitoring was carried out for 30 minutes by sound level meter. At the end of the monitoring period, noise levels in terms of L<sub>eq</sub>, L<sub>10</sub> and L<sub>90</sub> were recorded. In addition, site conditions and noise sources were recorded when the equipment was checked and inspected.
- All the monitoring data within the sound level meter system was downloaded through the computer software.
- 3.5 Monitoring Equipment
- 3.5.1 Integrated sound level meter was used for the noise monitoring. The meter shall comply with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications.
- 3.5.2 Equipment used in the impact noise monitoring programme is summarized in Table3.3 below. Calibration certificates for the noise monitoring equipment are attached in Appendix H.

#### Table 3.3 Impact Noise Monitoring Equipment

| Equipment         | Brand and Model |
|-------------------|-----------------|
| Sound Level Meter | SVANTEK 971     |
| Sound Calibrator  | SVANTEK SV 33B  |
|                   | RION NC-75      |

#### 3.6 Maintenance and Calibration

- 3.6.1 The maintenance and calibration procedures were as follows:
  - The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
  - The sound level meter and calibrator were checked and calibrated at yearly intervals
  - Immediately prior to and following each noise measurement, the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0dB.
- 3.7 Action and Limit Levels
- 3.7.1 The Action/Limit Levels in line with the criteria of Practice Note for Professional Persons (ProPECC PN 2/93) "Noise from Construction Activities Non-statutory Controls" and Technical Memorandum on Environmental Impact Assessment Process issued by HKSAR Environmental Protection Department ["EPD"] under the Environmental Impact Assessment Ordinance, Cap 499, S.16 is presented in **Table 3.4**.

| Time Period             | Action                                      | Limit (dB(A)) |  |  |
|-------------------------|---|---------------|--|--|
| 0700-1900 hrs on normal | 0700-1900 hrs on normal When one documented |               |  |  |
| weekdays                | complaint is received                       | 75 dB(A)      |  |  |

#### Table 3.4 Action and Limit Levels for Noise per Updated EM&A Manual

Notes: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

- 3.7.2 If exceedances were found during noise monitoring, actions in accordance with the Event and Action Plan shall be carried out according to **Appendix I**.
- 3.8 Monitoring Results and Observations
- 3.8.1 Impact monitoring for noise impact for daytime was carried out on 5, 13, 19, 26, 29 September 2022. Impact monitoring for noise impact for evening time and night time was carried out on 5&6, 13&14, 19&20, 26&27 and 29&30 September 2022. The impact noise levels at Noise Monitoring Stations at SKC (i.e. M1/N\_S1 to M3/N\_S3) are summarized in **Table 3.6**, **Table 3.7** and **Table 3.8** respectively. Details of noise monitoring results are presented in **Appendix J**.
- 3.8.2 Major construction activity, major noise source and extreme weather which might affect the results were recorded during the impact monitoring.
- 3.8.3 According to our field observations, the major noise source identified at the noise monitoring station in the reporting month are summarised in **Table 3.5**. Sound from the intermittent piling work was the noticeable noise source for monitoring stations M1, M2 and M3. Air conditioning units were also observed nearby monitoring stations M3.

| Monitoring Station | Major Noise Source                                       |
|--------------------|--|
| M1                 | Sound from the intermittent piling work                  |
| M2                 | Sound from the intermittent piling work                  |
| M3                 | Sound from the intermittent piling work, air-conditioner |

#### Table 3.5 Summary of Field Observation

3.8.4 No data from impact monitoring during daytime has exceeded the stipulated limit level at 75 dB(A).

| Location | Measured Noise Level in dB(A) |                                |                                |  |  |  |  |  |  |
|----------|-------------------------------|--------------------------------|--------------------------------|--|--|--|--|--|--|
|          | Range of Leq 30min            | Range of L <sub>10 30min</sub> | Range of L <sub>90 30min</sub> |  |  |  |  |  |  |
| M1       | 61.1 - 65.5                   | 64.8 - 70.2                    | 56.6 - 59.2                    |  |  |  |  |  |  |
| M2       | 57.4 - 63.1                   | 59.8 - 65.6                    | 54.2 - 59.6                    |  |  |  |  |  |  |
| M3       | 60.9 - 63.1                   | 63.0 - 66.8                    | 57.1 - 59.2                    |  |  |  |  |  |  |

Table 3.6 Summary of Impact Noise Monitoring Results during Day Time (0700 – 1900 hours)

- 3.8.5 Applicable mitigation measures for construction works are fully implemented as shown in **Appendix B**, where double-glazed windows and air conditioning system were also installed and confirmed operable for the NSRs (N\_S1, N\_S2 & N\_S3).
- 3.8.6 During the noise monitoring event, frontline staff of ET had inquired the treatment centre users on any noise disturbance from the construction activities at evening and night time, where no complaint and adverse opinions was received.
- 3.8.7 Where site inspection and auditing on Contractor's record have shown that the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority for construction works during restricted hours were followed, no inappropriate practice was spotted during evening time and night time construction works. Thus, the stipulated requirement on noise impact control during night time and evening time was achieved.

| Location | Measured Noise Level in dB(A) |                               |                   |  |  |  |  |  |  |
|----------|-------------------------------|-------------------------------|-------------------|--|--|--|--|--|--|
|          | Range of Leq 5min             | Range of L <sub>10 5min</sub> | Range of L90 5min |  |  |  |  |  |  |
| M1       | 48.4 - 52.2                   | 49.6 - 53.7                   | 46.9 - 51.1       |  |  |  |  |  |  |
| M2       | 51.0 - 57.1                   | 51.8 - 58.3                   | 49.9 - 56.3       |  |  |  |  |  |  |
| M3       | 46.6 - 56.9                   | 48.7 – 58.7                   | 42.0 - 56.0       |  |  |  |  |  |  |

Table 3.7 Summary of Additional Impact Noise Monitoring Results during Evening Time (1900 – 2300 hours)

|          | ,                             |                               |                               |  |  |  |  |  |
|----------|-------------------------------|-------------------------------|-------------------------------|--|--|--|--|--|
| Location | Measured Noise Level in dB(A) |                               |                               |  |  |  |  |  |
|          | Range of Leq 5min             | Range of L <sub>10 5min</sub> | Range of L <sub>90 5min</sub> |  |  |  |  |  |
| M1       | 48.3 - 49.7                   | 48.9 - 50.6                   | 46.3 - 49.3                   |  |  |  |  |  |
| M2       | 49.4 - 56.0                   | 49.7 – 56.1                   | 47.8 - 55.9                   |  |  |  |  |  |
| M3       | 46.7 - 56.3                   | 47.1 - 58.7                   | 40.7 - 52.4                   |  |  |  |  |  |

Table 3.8 Summary of Additional Impact Noise Monitoring Results during Night Time(2300 – 0700 hours)

## 4. WASTE

4.1 The waste generated from this Project includes inert construction and demolition (C&D) materials, and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes and recyclable wastes such as plastics and paper/cardboard packaging waste. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials.

4.2 As advised by the Contractor, about 24,907.2 m<sup>3</sup> of C&D materials were generated on site in the reporting month, of which 24,849.4 m<sup>3</sup> of the materials were reused in other projects. For C&D waste, 72,060.0kg metals were generated and collected by registered recycling collector. 306.0kg of paper was collected by the registered recycling collector. No plastic waste was collected by registered recycling collector. No chemical waste was collected by the licensed chemical waste collector. 188.5m<sup>3</sup> of other types of wastes (e.g. general refuse) was disposed of at designated landfill. No fill sand or public fill was imported during the reporting period. 16,281.5m<sup>3</sup> of fill rock was imported during the reporting period.

4.3 Chemical waste generated from land-based construction activities was stored in the chemical waste cabinet for temporary storage.

4.4 With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in **Table 4.1**. Details of cumulative waste management data are presented as a waste flow table in **Appendix K**.

4.5 Although there is not much waste generation anticipated in the coming month from the Project, the Contractor is advised to sort and store any solid and liquid waste on-site properly prior to disposal.

|                    | Actual Quantities of Inert C&D Materials Generated Monthly |   |                          |                                |                               |               |                          | Actual Quantities of C&D Wastes Generated Monthly |             |                                   |                 |                |            |   |
|--------------------|--|---|--------------------------|--------------------------------|-------------------------------|---------------|--------------------------|---|-------------|-----------------------------------|-----------------|----------------|------------|---|
|                    | g Total and Larg<br>Quantity Broken<br>Generated Concret   | Hard Rock   |                          | Reused in<br>other<br>Projects | Disposed<br>as Public<br>Fill | Imported Fill |                          |   | Dapar /     | Plastics                          |                 |                | Others,    |   |
| Reporting<br>Month |  | and LargeReused inBrokentheConcreteContract(see Note 1) | the                      |                                |                               | Sand          | Public<br>Fill           | Rock  | Metals      | Paper /<br>cardboard<br>packaging | (see Note<br>2) | Chemical Waste |            | e.g.<br>general<br>refuse (see<br>Note 3) |
|                    | (in ,000m <sup>3</sup> )                                   | (in ,000m <sup>3</sup> )                                | (in ,000m <sup>3</sup> ) | (in ,000m <sup>3</sup> )       | (in ,000m <sup>3</sup> )      |               | (in ,000m <sup>3</sup> ) |   | (in ,000kg) | (in ,000kg)                       | (in ,000kg)     | (in ,000kg)    | (in ,000L) | (in ,000m <sup>3</sup> )                  |
| Sep 2022           | 24.9072  | 0   | 0                        | 24.8494                        | 0                             | 0             | 0                        | 16.2815   | 72.0600     | 0.3060                            | 0               | 0              | 0          | 0.1885                                    |

Notes: (1) Broken concrete for recycling into aggregates.

(2) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials.

(3) Use the conversion factor: 1 full load of dumping truck being equivalent to  $6.5m^3$  by volume.

(4) Use the conversion factor: rock density =  $2 \text{ T/m}^3$ .

## 5. CORAL

- 5.1 Coral Monitoring Requirements
- 5.1.1 To monitor the health condition of corals during different phases, corals located within areas likely to be affected by the Project, corals located at control sites (areas unlikely to be affected by the Project), the trans-located coral colonies as well as the tagged natural coral colonies at the recipient site were chosen, in order to identify any adverse indirect impact from the marine works. The size, percentage cover and health condition of corals (i.e. any sign of abnormal appearance, such as layer of mucus, bleaching, partial mortality etc.) at representative transects should be recorded during each monitoring.
- 5.2 Coral Monitoring Parameters, Time, Frequency
- 5.2.1 Rapid Ecological Assessment (REA) survey was conducted on 26 June 2018 at the suggested control site and indirect impact site within two weeks before commencement of the construction work which was 29 June 2018. 10 selected hard coral colonies with the similar species were tagged at both control and indirect impact sites. Following coral translocation in the recipient site R3, 16 coral colonies attached to rocks less than 50 cm in diameter were translocated and tagged, as well as 10 selected natural coral colonies, at the recipient site. One additional REA survey was conducted in December 2018 to further assess the seabed condition at Indirect Impact Site after Typhoon Mangkhut.
- 5.2.2 Tagged coral colonies at the suggested control site and indirect impact site are being monitored weekly for the first month and followed by monthly monitoring for two months. Quarterly monitoring will be carried out after the first three-month of monthly monitoring until the completion of marine works and bi-annual monitoring will be carried out after the completion of marine works. The selected Control Site is located at Yuen Kong Chau of Soko Islands about 7 km away from the project area. Tagged coral colonies at the proposed recipient site are being monitored quarterly for one year. The selected recipient site R3 is located at the opposite side of the Project area at about 2 km away. The detailed survey of the Control Site and Impact Site were conducted before the commencement of the Construction Phase.
- 5.2.3 Monitoring recorded the following parameters (using the same methodology adopted during the pre-translocation survey); the size, presence, health conditions (percentage of mortality/bleaching) and percentage of sediment of each tagged coral colony. The general environmental conditions including weather, sea, and tidal conditions of impact site, control site and recipient site were monitored.
- 5.2.4 **Table 5.1** summarizes the monitoring locations, time and frequency of the tagged coral colonies monitoring. The monitoring schedule is provided in **Appendix C**.

| Monitoring Location  | Monitoring<br>Month/Year                     | Frequency            | No. of Monitoring<br>Survey |  |  |
|--|--|----------------------|-----------------------------|--|--|
|  | 1 <sup>st</sup> Month                        | Weekly Survey        | 4                           |  |  |
|  | 2 <sup>nd</sup> to 3 <sup>rd</sup> Months    | Monthly Survey       | 2                           |  |  |
|  | 4 <sup>th</sup> Month (postponed             | Re-tagging of Cora   | al Colonies in Indirect     |  |  |
|  | to 5 <sup>th</sup> month due to              | Impact Site after Ty | phoon Mangkhut              |  |  |
|  | diver accident in Shek                       |                      |                             |  |  |
|  | Kwu Chau in October                          |                      |                             |  |  |
|  | 2018)  |                      |                             |  |  |
|  | 4 <sup>th</sup> Month (postponed             |                      | al Colonies in Control      |  |  |
|  | to 5 <sup>th</sup> month due to              | Site after Typhoon N | Mangkhut                    |  |  |
|  | diver accident in Shek                       |                      |                             |  |  |
|  | Kwu Chau in October                          |                      |                             |  |  |
|  | 2018 and further                             |                      |                             |  |  |
|  | postpone to $6^{th}$ month                   |                      |                             |  |  |
|  | due to adverse                               |                      |                             |  |  |
|  | weather)<br>5 <sup>th</sup> Month (postponed | Doct Do tagging      | 1                           |  |  |
|  | to $6^{th}$ month due to                     | Monthly Survey       | 1                           |  |  |
|  | diver accident in Shek                       | Wollding Survey      |                             |  |  |
|  | Kwu Chau and further                         |                      |                             |  |  |
| 10 selected hard coral<br>colonies at control site /<br>indirect impact site | postponed to 7 <sup>th</sup>                 |                      |                             |  |  |
|  | month due to delay of                        |                      |                             |  |  |
|  | re-tagging activities at                     |                      |                             |  |  |
|  | both Indirect Impact                         |                      |                             |  |  |
|  | Site and Control Site)                       |                      |                             |  |  |
|  | 7 <sup>th</sup> to 51 <sup>st</sup> Months   | Quarterly Survey     | 15                          |  |  |
|  | (postponed to 8 <sup>th</sup> to             |                      |                             |  |  |
|  | 76 <sup>th</sup> month due to                |                      |                             |  |  |
|  | diver accident in Shek                       |                      |                             |  |  |
|  | Kwu Chau in October                          |                      |                             |  |  |
|  | 2018)  |                      |                             |  |  |
|  | 52 <sup>nd</sup> to 76 <sup>th</sup> Months  | Bi-annually          | 4                           |  |  |
|  | (The marine                                  | Survey               |                             |  |  |
|  | construction work is                         |                      |                             |  |  |
|  | anticipated to be                            |                      |                             |  |  |
|  | completed by<br>September 2022, the          |                      |                             |  |  |
|  | frequency of                                 |                      |                             |  |  |
|  | monitoring will be                           |                      |                             |  |  |
|  | changed to bi-annual                         |                      |                             |  |  |
|  | with reference to the                        |                      |                             |  |  |
|  | Updated EM&A                                 |                      |                             |  |  |
|  | Mannual (Rev.E))                             |                      |                             |  |  |
| 16 translocated hard   |  |                      |                             |  |  |
| coral colonies and 10  |  |                      |                             |  |  |
| selected natural hard  | 1 <sup>st</sup> Year                         | Quarterly Survey     | 4                           |  |  |
| coral colonies at  |  |                      |                             |  |  |
| recipient site R3  |  |                      |                             |  |  |

 Table 5.1 Tagged Coral Monitoring Locations, Time and Frequency

## 5.3 Coral Monitoring Locations

5.3.1 Location of the ten tagged coral colonies at each of the proposed indirect impact site (re-tagging after typhoon Mangkhut), control site (baseline) and recipient site R3 (translocation) are shown in **Figure 5.1**, **Figure 5.2** and **Figure 5.3** respectively:




Figure 5.1 Tagged Natural Corals at Indirect Impact Site Near SKC for re-tagging after typhoon Mangkhut



Figure 5.2 Tagged Natural Corals at Control Site Near Yuen Kong Chau for retagging after typhoon Mangkhut



Figure 5.3 Tagged Translocation Corals at Recipient Site R3 near SKC

5.3.2 The GPS coordinates of the tagged coral colonies, retagged coral colonies and recipient site were shown in **Table 5.2**, **Table 5.3** and **Table 5.4** respectively.

| Coral # | GPS Co         | ordinates      |
|---------|----------------|----------------|
| 1       | N22°09'45.96"  | E113°54'57.81" |
| 2R      | N22°11'29.12"  | E113°59'09.01" |
| 3       | N22°09'45.81"  | E113°54'57.78" |
| 4       | N22°09'45.70"  | E113°54'57.95" |
| 5R      | N22°11'29.10"  | E113°59'09.18" |
| 6       | N22°09'45.75"  | E113°54'58.02" |
| 7R      | N22°11'29.17"  | E113°59'08.86" |
| 7       | N22°09'45.65'' | E113°54'57.94" |
| 8       | N22°09'45.53"  | E113°54'57.90" |
| 9       | N22°09'46.23"  | E113°54'54.70" |
| 10R     | N22°11'29.18"  | E113°59'08.91" |

 Table 5.2 Tagged Natural Corals during Baseline and Re-tagged Natural Corals after

 Typhoon Manghkut at Control Site near Yuen Long Chau

Notes:

## Table 5.3 Re-tagged Natural Corals after Typhoon Manghkut at Indirect Impact Site near SKC

| Coral # note i | GPS Coordinates |                |  |  |  |  |
|----------------|-----------------|----------------|--|--|--|--|
| 11R            | N22°11'29.14"   | E113°59'08.92" |  |  |  |  |
| 12R            | N22°11'29.12"   | E113°59'09.01" |  |  |  |  |
| 13R            | N22°11'29.11"   | E113°59'09.07" |  |  |  |  |
| 14R            | N22°11'29.13"   | E113°59'09.12" |  |  |  |  |
| 15R            | N22°11'29.10"   | E113°59'09.18" |  |  |  |  |
| 16R            | N22°11'29.07"   | E113°59'09.23" |  |  |  |  |
| 17R            | N22°11'29.17"   | E113°59'08.86" |  |  |  |  |
| 18R            | N22°11'29.14"   | E113°59'08.94" |  |  |  |  |
| 19R            | N22°11'29.20"   | E113°59'08.81" |  |  |  |  |
| 20R            | N22°11'29.18"   | E113°59'08.91" |  |  |  |  |

Notes:

i. The re-tagged corals were marked as ##**R**.

### Table 5.4 GPS Coordinates of Recipient Site R3

| Site | GPS Coordinates |             |  |  |
|------|-----------------|-------------|--|--|
| R3   | N22°11'43.69"   | E113°28.99" |  |  |

- 5.4 Impact Monitoring Methodology
- 5.4.1 Health status of coral was assessed by the following criteria:
  - Hard coral: Percentage of surface area exhibiting partial mortality and blanched/bleached area of each coral colony and degree of sedimentation.
- 5.5 Action and Limit Levels
- 5.5.1 Monitoring result was reviewed and compared against the below Action Level and Limit Level (AL/LL) as set with the below **Table 5.5** and **Table 5.6**.

| Parameter | Action Level   | Limit Level  |
|-----------|--|--|
| Mortality | a 15% increase in the<br>percentage of partial<br>mortality on the corals occurs<br>at more than 20% of the<br>tagged indirect impact site | percentage of partial mortality<br>on the corals occurs at more<br>than 20% of the tagged<br>indirect impact site coral<br>colonies that is not recorded |

## Table 5.5 Action and Limit Levels for Construction Phase Coral Monitoring

### Table 5.6 Action and Limit Levels for Post-Translocation Coral Monitoring

| Parameter | Action Level  | Limit Level   |
|-----------|---|---|
| Mortality | Monitoring a 15% increase in<br>the percentage of partial<br>mortality on the corals occurs<br>at more than 20% of the<br>translocated coral colonies | mortality on the corals occurs<br>at more than 20% of the<br>translocated coral colonies that<br>is not recorded on the original<br>corals in the recipient site, |

- 5.5.2 If exceedance was found during coral monitoring. The actions in accordance with the Event and Action Plan should be carried out according to **Appendix L.**
- 5.6 Monitoring Results and Observations
- 5.6.1 The 15<sup>th</sup> quarterly coral monitoring during construction phase at both Indirect Impact Site and Control Site was conducted on 30 September 2022 and the weather condition was summarized in **Table 5.7**.

# Table 5.7 Weather Condition for the 15<sup>th</sup> Quarterly Coral Monitoring during Construction Phase at both Indirect Impact Site and Control Site

| Date                   | Condition  | Average Underwater Visibility |
|------------------------|--|-------------------------------|
| 30th September<br>2022 | <ul> <li>Northeast force 5 to 6</li> <li>Mainly cloudy with sunny intervals during the day.</li> </ul> | Less than 10 cm               |

5.6.2 Ten (10) hard coral colonies were monitored at each Control site and Indirect Impact Site as suggested in the Construction Phase Monitoring Plan. The general health conditions (size, mortality, bleaching and sediment) were recorded and summarized in **Table 5.8** and **Table 5.9**. Photos of each coral colonies were taken during the monitoring activities shown in **Photo Plate 5.1** and **Photo Plate 5.2**.

# Table 5.8 Sizes, Condition, Mortality, Bleaching and Sediment of 10 Natural Coral Colonies at Control Site during 15<sup>th</sup> Quarterly Coral Monitoring

| Tag # | Species                     | Size (cm) –<br>Max. | fax. Condition |          | Bleaching (%) |          | Sediment (%) |          |       |
|-------|-----------------------------|---------------------|----------------|----------|---------------|----------|--------------|----------|-------|
|       |                             | Diameter            |                | Baseline | 30/09         | Baseline | 30/09        | Baseline | 30/09 |
| 1     | Goniopora<br>stutchburyi    | 25                  | Good           | 0        | 0             | 0        | 0            | 0        | 0     |
| 2R    | Goniopora<br>stutchburyi    | 10                  | Good           | 0        | 0             | 0        | 0            | 0        | 0     |
| 3     | Psammocora<br>superficialis | 18                  | Good           | 0        | 0             | 0        | 0            | 0        | 0     |
| 4     | Turbinaria<br>peltata       | 13                  | Good           | 0        | 0             | 0        | 0            | 0        | 0     |
| 5R    | Goniopora<br>stutchburyi    | 18                  | Good           | 0        | 0             | 0        | 0            | 0        | 0     |
| 6     | Cyphastrea<br>serailia      | 43                  | Good           | 0        | 0             | 0        | 0            | 0        | 0     |
| 7R    | <i>Coscinaraea</i> sp.      | 15                  | Good           | 0        | 0             | 0        | 0            | 0        | 0     |
| 8     | Goniopora<br>stutchburyi    | 21                  | Good           | 0        | 0             | 0        | 0            | 0        | 0     |
| 9     | Goniopora<br>stutchburyi    | 11                  | Good           | 0        | 0             | 0        | 0            | 0        | 0     |
| 10R   | Goniopora<br>stutchburyi    | 20                  | Good           | 0        | 0             | 0        | 0            | 0        | 0     |

Notes:

| Table 5.9 Sizes, Condition, Mortality, Bleaching and Sediment of 10 Natural Coral   |  |
|---|--|
| Colonies at Indirect Impact Site during 15 <sup>th</sup> Quarterly Coral Monitoring |  |

| Tag # | Species                     | Size (cm) –<br>Max. | Max. Condition |          | Max. Condition |          | Bleaching (%) |          | Sediment (%) |  |
|-------|-----------------------------|---------------------|----------------|----------|----------------|----------|---------------|----------|--------------|--|
|       |                             | Diameter            |                | Baseline | 30/09          | Baseline | 30/09         | Baseline | 30/09        |  |
| 11R   | Cyphastrea<br>serailia      | 48                  | Good           | 0        | 0              | 0        | 0             | 0        | 0            |  |
| 12R   | Favites<br>chinensis        | 27                  | Good           | 0        | 0              | 0        | 0             | 0        | 0            |  |
| 13R   | Turbinaria<br>peltata       | 21                  | Good           | 0        | 0              | 0        | 0             | 0        | 0            |  |
| 14R   | Favites<br>chinensis        | 8                   | Good           | 0        | 0              | 0        | 0             | 0        | 0            |  |
| 15R   | Goniopora<br>stutchburyi    | 11                  | Good           | 0        | 0              | 0        | 0             | 0        | 0            |  |
| 16R   | Psammocora<br>superficialis | 27                  | Good           | 0        | 0              | 0        | 0             | 0        | 0            |  |
| 17R   | Favites<br>chinensis        | 15                  | Good           | 0        | 0              | 0        | 0             | 0        | 0            |  |
| 18R   | Psammocora<br>superficialis | 39                  | Good           | 0        | 0              | 0        | 0             | 0        | 0            |  |
| 19R   | Psammocora<br>superficialis | 42                  | Good           | 0        | 0              | 0        | 0             | 0        | 0            |  |
| 20R   | Psammocora<br>superficialis | 29                  | Good           | 0        | 0              | 0        | 0             | 0        | 0            |  |

Notes:

| Flioto Flate |                          |
|--------------|--------------------------|
| Tag #        | 30 September 2022        |
| #1           | Goniopora stutchburyi    |
|              | Goniopora stutenduryi    |
| #2R          | Goniopora stutchburyi    |
| #3           | Psammocora superficialis |

Photo Plate 5.1 Ten (10) Monitored Corals at Control Site

| Tag # | 30 September 2022     |
|-------|-----------------------|
| #4    | Turbinaria peltata    |
| #5R   | Goniopora stutchburyi |
| #6    | Cyphastrea serailia   |
| #7R   | Coscinaraea sp.       |

| #8<br>#9<br>#10R  | Tag # | 30 September 2022     |  |  |  |  |
|---|-------|-----------------------|--|--|--|--|
| #9       Image: Construction of the second of |       |                       |  |  |  |  |
| #10R  | #9    |                       |  |  |  |  |
|   | #10R  | Goniopora stutchburyi |  |  |  |  |

Notes:

| 1 110to 1 1ate 3.2 | Ten (10) Womtored Corais at multect impact Site |  |  |  |  |
|--------------------|---|--|--|--|--|
| Tag #              | 30 September 2022                               |  |  |  |  |
| #11R               | Cyphastrea serailia                             |  |  |  |  |
|                    |   |  |  |  |  |
| #12R               | Favites chinensis                               |  |  |  |  |
| #13R               | Turbinaria peltata                              |  |  |  |  |

Photo Plate 5.2 Ten (10) Monitored Corals at Indirect Impact Site

| Tag # | 30 September 2022        |
|-------|--------------------------|
| #14R  | Favites chinensis        |
| #15R  | Goniopora stutchburyi    |
| #16R  | Psammocora superficialis |
| #17R  | Favites chinensis        |

| 30 September 2022        |
|--------------------------|
| Psammocora superficialis |
|                          |
| Psammocora superficialis |
| Psammocora superficialis |
|                          |


Notes:

- i. The re-tagged corals were marked as ##**R**.
  - 5.6.3 The coral re-tagging activities were carried out in the control site and indirect impact area on 23 November and 3 December 2018. Four and ten hard coral colonies were successfully re-tagged at both control and indirect impact sites respectively. Each re-tagged and remained coral colonies were photographed.

- 5.6.4 All tagged and re-tagged coral colonies showed good health condition during the 15<sup>th</sup> Quarterly Construction Phase Monitoring. There was no increased level of mortality, bleaching and sediment when compared with the baseline results.
- 5.6.5 No sediment, bleaching or increased mortality in the general condition of coral colonies were observed during the tenth construction phase monitoring period. No deterioration of the coral community was observed in the ecological monitoring results when compared with the baseline ecological monitoring results. There is no AL/LL exceedance during the monitoring period. Photos of each tagged corals colonies were taken and shown in **Photo Plates 5.1** and **Photo Plate 5.2**.

## 6. MARINE MAMMAL

- 6.1 Monitoring Requirements
- 6.1.1 The marine mammal monitoring programme would focus on Finless Porpoise, as the study area near Shek Kwu Chau has been identified as a hotspot for this species, while the Chinese White Dolphins rarely occurred there in the past.
- 6.1.2 The monitoring will verify the predicted impacts on marine mammals and examine whether the mitigation measures recommended in the EIA report have been effectively implemented to protect marine mammals from negative impacts from construction activities.
- 6.1.3 The Vessel-based Line-transect Survey, the Passive Acoustic Monitoring and the Land-based Theodolite Tracking will be conducted to provide systematic, quantitative measurements of occurrence, encounter rate, habitat use, movement and behavioural patterns of marine mammals within or near the Project Area during construction and operational phases.
- 6.1.4 The mammal monitoring works during construction consist of the following three survey methods:
  - Vessel-based Line-transect Survey to monitor the occurrence of Finless Porpoises (and Chinese White Dolphins) in the study area during construction works, by comparing with the findings of the pre-construction marine mammal monitoring;
  - Passive Acoustic Monitoring to study the usage of the Project Area and two control sites in South Lantau Waters by Finless Porpoise during construction works, in reference with the baseline findings of the pre-construction marine mammal monitoring; and
  - Land-based Theodolite Tracking to study the movement and behavioral pattern of Finless Porpoise within and around the Project Area during construction works.
- 6.1.5 The marine mammal observation works of Marine Mammal Exclusion Zone (MMEZ) and Marine Mammal Watching as two of the specific mitigation measures recommended in the approved EIA report shall be fully and properly implemented for the Project to minimize disturbance on Finless Porpoise during construction and operational phases.
- 6.2 Survey Methods
- 6.2.1 Vessel-based Line-transect Survey
- 6.2.1.1 For the vessel-based marine mammal surveys, the monitoring team adopted the standard line-transect method (Buckland et al. 2001) as same as that adopted during the EIA study and pre-construction phase monitoring to allow fair comparison of marine mammal monitoring results.
- 6.2.1.2 Eight transect lines are set at Southeast Lantau survey area, including Shek Kwu Chau, waters between Shek Kwu Chau and the Soko Islands, inshore waters of Lantau Island (e.g. Pui O Wan) as well as southwest corner of Cheung Chau as shown in **Figure 6.1** below:



6.2.1.3 The surveys should cover all 4 seasons in order to take natural fluctuation and seasonal variations into account for data analysis of distribution, encounter rate, density and habitat use of both porpoises and dolphins (if any). In comparison to the baseline monitoring results, results from the analysed construction phase monitoring data would allow the detection of any changes of their usage of habitat, in response to the scheduled construction works. The monitoring surveys shall be conducted throughout the construction phase involving marine construction work with the frequency shown in **Table 6.1** below:

| Table 6.1 Vessel-based Line-transect Survey Frequenc |
|--|
|--|

| Season          | Months   | Frequency       |
|-----------------|--|-----------------|
| Peak Season     | December, January, February,<br>March, April & May   | Twice per month |
| Non-peak Season | June, July, August, September,<br>October & November | Once per month  |

6.2.1.4 For each vessel survey, a 15-m inboard vessel with an open upper deck (about 4.5 m above water surface) would be used to make observations from the flying bridge area. Two experienced marine mammal observers (a data recorder and a primary observer) would make up the on-effort survey team, and the survey vessel would transit different transect lines at a constant speed of 13-15 km per hour. The data recorder shall search with unaided eyes and fill out the datasheets, while the primary observer shall search for dolphins and porpoises continuously through 7 x 50 marine binoculars. Both observers shall search the sea ahead of the vessel, between 270° and 90° (in relation to the bow, which is defined as 0°). Two additional experienced observers shall be available on the boat to work in shift (i.e. rotate every 30 minutes) in order to minimize fatigue of the survey team members. All observers shall be

experienced in small cetacean survey techniques and identifying local cetacean species with extensive training by marine mammal specialist of the ET.


- 6.2.1.5 During on-effort survey periods, the survey team shall record effort data including time, position (latitude and longitude), weather conditions (Beaufort sea state and visibility), and distance travelled in each series (a continuous period of search effort) with the assistance of a handheld GPS (Garmin eTrex Legend). Data including time, position and vessel speed would also be automatically and continuously logged by handheld GPS throughout the entire survey for subsequent review.
- 6.2.1.6 When porpoises or dolphins are sighted, the survey team shall end the survey effort, and immediately record the initial sighting distance and angle of the porpoise or dolphin group from the survey vessel, as well as the sighting time and position. Then the research vessel shall be diverted from its course to approach the animals for species identification, group size estimation, assessment of group composition, behavioural observations, and collection of identification photos (feasible only for Chinese White Dolphin). The perpendicular distance (PSD) of the porpoise or dolphin group to the transect line would then be calculated from the initial sighting distance and angle, which shall be used in the line-transect analysis for density and abundance estimation.
- 6.2.1.7 The line-transect survey data shall be integrated with a Geographic Information System (GIS) to visualize and interpret different spatial and temporal patterns of porpoise and dolphin distribution using their sighting positions collected from vessel surveys. Location data of porpoise and dolphin groups would be plotted on map layers of Hong Kong using a desktop GIS (e.g. ArcView© 3.1) to examine their distribution patterns in details. The encounter rate could be used as an indicator to determine areas or time periods of importance to porpoises within the study area. For encounter rate analysis of finless porpoises, only survey data collected under Beaufort 2 or below condition would be used for encounter rate analysis.
- 6.2.1.8 To take into account of the variations of survey effort across different sections within survey area, the quantitative grid analysis of habitat use would be conducted to examine finless porpoise usage among 1-km<sup>2</sup> grids within the Southeast Lantau survey area. For the grid analysis, SPSE (sighting density) and DPSE (porpoise density) values would be deduced for evaluation on level of porpoise usage. First, positions of on-effort porpoise sightings from the study period are plotted onto 68 grids (1 km x 1 km each) within the survey area. Sighting density grids and porpoise density grids shall then be normalized with the amount of survey effort conducted within each grid. The total amount of survey effort spent on each grid shall be calculated by examining the survey coverage on each line-transect survey to determine how many times the grid had been surveyed during study period. With the amount of survey effort calculated for each grid, the sighting density and porpoise density of each grid shall be further normalized (i.e. divided by the unit of survey effort).
- 6.2.1.9 The newly-derived unit for sighting density was termed SPSE, representing the number of on-effort sightings per 100 units of survey effort. In addition, the derived unit for actual porpoise density was termed DPSE, representing the number of dolphins/porpoise per 100 units of survey effort. Among the 1-km<sup>2</sup> grids that were partially covered by land, the percentage of sea area was calculated using GIS tools, and their SPSE and DPSE values were adjusted accordingly. The following formulae shall be used to estimate SPSE and DPSE in each 1-km<sup>2</sup> grid within the study area:

 $SPSE = ((S / E) \times 100) / SA\%$  $DPSE = ((D / E) \times 100) / SA\%$ 

where S = total number of on-effort sightings D = total number of dolphins/porpoises from on-effort sightings E = total number of units of survey effortSA% = percentage of sea area

### 6.2.2 Passive Acoustic Monitoring (PAM)

The PAM aims to study the usage of an area by Finless Porpoise by using an array of automated static porpoise detectors (e.g. C-POD) which would be deployed at different locations to detect the unique ultra-high frequency sounds produced by Finless Porpoise. During the construction period, the PAM survey will be conducted including placement of two passive porpoise detectors outside the Project Area as control site (i.e. within Pui O Wan and to the south of Tai A Chau) and one porpoise detector within the Project Area (i.e. near Shek Kwu Chau) as shown in **Figure 6.2** below.



Note\*: The alternative PAM device adjacent to the Project site was deployed from 5 Mar to 11 Apr 2019, which contained a full 37 days acoustic monitoring data set. After the confirmation of loss of the original PAM within the Project site, this data set was proposed to replace that of the original one, as consulted with AFCD accordingly.

#### Figure 6.2 Locations of Passive Acoustic Monitoring

6.2.3 These three detectors will be deployed on-site to carry out 24-hours monitoring for a period listed as **Table 6.2** below during the construction phase.

 Table 6.2 PAM Deployment Period

| Season      | Months                       | Deployment Period                |  |
|-------------|------------------------------|----------------------------------|--|
| Peak Season | December, January, February, | At least 30 days during the peak |  |
|             | March, April or May          | months of porpoise occurrence    |  |
|             |                              | in South Lantau waters           |  |

- 6.2.3.1 The automated static porpoise detectors shall detect the presence and number of finless porpoise and Chinese White Dolphins respectively over the deployment period, with the false signal such as boat sonar and sediment transport noise distinguished and filtered out. The detectors shall be deployed and retrieved by professional dive team on the seabed of the three selected location shown in Figure 6.2. During each deployment, the C-POD unit serial numbers as well as the time and date of deployments shall be recorded. Information including the GPS positions and water depth at each of the deployment locations shall also be obtained.
- 6.2.3.2 The diel patterns (i.e. 24-hour activity pattern) of finless porpoise occurrence among the three sites at Shek Kwu Chau, Tai A Chau and Pui O Wan shall be analyzed. Peaks and troughs of finless porpoise occurrence per hour of day would be identified and compared with the results obtained from pre-construction monitoring.
- 6.2.4 Land-based Theodolite Tracking
- 6.2.4.1 The Land-based Theodolite Tracking study would use the same station as in the AFCD monitoring study (same as the baseline monitoring location), which is situated at the southwest side of Shek Kwu Chau (GPS position: 22°11.47' N and 113°59.33' E) as shown in below **Figure 6.3**. The station was selected based on its height above sea level (at least 20 metres), close proximity to shore, and relatively unobstructed views of the entire Project Area to the southwest of Shek Kwu Chau. The height of the Shek Kwu Chau Station established by the HKCRP team is 74.6 m high at mean low water, and only a few hundred metres to the IWMF reclamation site, which is ideal for the purpose for the present behavioural and movement monitoring of finless porpoises as well during construction phase considering there as an un-obstructed vantage point at a height above the Project Site.




Figure 6.3 Locations of Land-based Theodolite Tracking

During the construction phase, Land-based Theodolite Tracking will be carried out for approximately six hours of tracking for each day of field work for a period listed as **Table 6.3** below, preferably at the initial stage of the construction period (i.e. December 2018 to May 2019).

| Table 6.3  | Land-based   | Theodolite | Tracking    | Survey Period   |
|------------|--------------|------------|-------------|-----------------|
| I GOIC OIC | Liuliu suseu | Incouonic  | 11 acrimine | Sul (Cy I Chiou |

| Season      | Months                       | Survey Period                   |  |
|-------------|------------------------------|---------------------------------|--|
| Peak Season | December, January, February, | 30 days during the peak months  |  |
|             | March, April or May          | of porpoise occurrence in South |  |
|             |                              | Lantau waters                   |  |

- 6.2.4.2 The monitoring period for land-based theodolite tracking will be proposed to be overlapped with the PAM. The monitoring team consists of one experienced theodolite operator and at least two field observers for assistance. To conduct theodolite tracking, the observers will search systematically for Finless Porpoise using the unaided eye and 7 x 50 handheld binoculars on each survey day throughout the study area. When an individual or group of porpoises is located, a theodolite tracking session will be initiated and focal follow methods will be used to track the porpoise(s). Behavioural state data (i.e. resting, milling, travelling, feeding and socializing) shall also be recorded every 5 minutes for the focal individual or group. Positions of porpoises and boats shall be measured using a digital theodolite connected to a laptop computer. This tracking survey was conducted during the peak season between December 2018 and May 2019 for 30 surveys spanning across 15-16 weeks during the peak season to provide good temporal coverage during the initial stage of the construction period.
- 6.3 Specific Mitigation Measures
- 6.3.1 Monitored exclusion zones
- 6.3.1.1 A MMEZ with 250 m distance from silt curtain shall be established during the above situation. If 3 or more construction vessels are required with MMO's duty and operating in close proximity, for the purpose of avoiding accidental entrance to the works area by Marine Mammal, a cluster MMEZ plan will be implemented to form a MMEZ with 250 m distance from the boundary of a work area as indicated in Figure 1 for reference. A team of MMO (i.e. at least two MMOs per day/night shift teams) would be arranged at the out-lying construction vessels to form the cluster MMEZ. The MMEZ serves as a monitoring approach to provide appropriate and immediate actions once finless porpoise or Chinese White Dolphin is sighted within the MMEZ. All MMEZ will be monitored by competent Marine Mammal Observers (MMOs) to be provided by the Environmental Team for the IWMF and trained by the Marine Mammal Monitoring Specialist of the ET who is independent from KSZHJV. The marine mammal observer(s) shall be independent of the construction contractor and shall form part of the Environmental Team and have the power to call-off construction activities.
- 6.3.1.2 According to the Condition 2.25 of the FEP, MMEZ should be implemented during the installation/re-installation/relocation process of floating type silt curtains in order to avoid the accidental entrance and entrapment of marine mammals within the silt curtains. Also, marine construction works expected to produce underwater acoustic disturbance as per Condition 2.27 of the FEP, especially within December and May, would require the implementation of MMEZ, which currently all those specific construction activities have been replaced by less acoustically disturbing construction methods such as Deep Cement Mixing (DCM) and Precast Concrete

Blocks Installation as discussed in Section 5.3 of the Detailed Monitoring Programme on Finless Porpoise, however, MMEZ would also be implemented for precautionary purpose for DCM works.

6.3.1.3 A MMEZ with 250 m distance from the boundary of a work area shall be established during the above situation. A typical MMEZ is indicated in **Figure 6.4** for reference. The MMEZ serves as a monitoring approach to provide appropriate and immediate actions once finless porpoise or Chinese White Dolphin is sighted within the MMEZ. All MMEZ will be monitored by competent Marine Mammal Observers (MMOs) to be provided by the Environmental Team (ET) for the IWMF and trained by the Marine Mammal Monitoring Specialist of the ET who is independent from KSZHJV.




Figure 6.4 Illustration of Typical MMEZ

- 6.3.1.4 Prior to the commencement of construction activity, our MMOs shall ensure the boundary of a marine work area and setting up of the MMEZ for the work area and get access to the monitoring location on a barge or a lookout point where there is no obstructed views for monitoring the MMEZ during the construction activity. The MMEZ shall be scanned thoroughly by a MMO for any presence of marine mammal e.g. finless porpoise for an initial period of 30 minutes. Construction activity shall only be commenced after the MMO has confirmed that the MMEZ is clear of the marine mammal for the initial period of 30 minutes. The MMO shall then inform the construction superintendent through mobile phone or handheld transceivers to certify the commencement of construction activity. The MMEZ monitoring shall be carried on throughout the period for all active construction activities requiring implementation of MMEZ.
- 6.3.1.5 When any mammal marine, e.g. Finless Porpoise, is detected by the MMO within the MMEZ during construction, the MMO shall inform the construction superintendent immediately through mobile phone or handheld transceivers to cease construction activity within the MMEZ. Construction activity shall not be recommenced until the MMO confirms that the MMEZ is continuously clear of marine mammal for a period of 30 minutes. The MMO shall then inform the construction superintendent through mobile phone or handheld transceivers to certify the re-commencement of construction activity.
- 6.3.1.6 As there could be a number of Contractors working at the same time within a work area for the IWMF project, a full contact list of MMEZ monitoring team members of the ET and the relevant responsible construction superintendents of the Contractor at the site shall be prepared, updated regularly and circulated to all parties involved in the MMEZ monitoring. With a full contact list, our MMOs shall be able to find out the contacts of corresponding persons in case of marine mammal sighting within and near the MMEZ or emergent occurrence of any unpredictable impact on marine mammal.
- 6.3.1.7 If a marine mammal is still observed in close vicinity but outside the MMEZ, the MMO shall inform the construction superintendent about the presence of marine mammal. The MMO shall remain in position and closely observe the movement of the marine mammal as well as searching for the appearance of any other marine mammal within the MMEZ. No matter the marine mammal is observed within or in close vicinity but outside the MMEZ, the construction superintendent or relevant persons shall inform all vessel captains involved in construction activities around the MMEZ to pay special attention of the presence of the marine mammal in order to reduce chance of collision with them. In case of injury or live-stranded marine mammal being found within the MMEZ, the marine mammal observer shall immediately inform the construction superintendent to suspend construction activities within the works area and contact AFCD through "1823" marine mammal stranding hotline.
- 6.3.2 Marine mammal watching plan
- 6.3.2.1 Upon the completion of silt curtain installation/re-installation/relocation, the marine works would be conducted within an enclosed environment within the silt curtain. Subsequently, Visual Inspection of the Waters Surrounded by Silt Curtains (Section 2.1, MMWP) and Regular Inspection of Deployed Silt Curtain (Section 2.2, MMWP) inspection under Marine Mammal Watching Plan would be implemented (where applicable, Marine Mammal Exclusion Zone shall be conducted at the meantime).

- 6.3.2.2 Before commencement of dredging/sand blanket laying work at each designated area, a trained MMO shall check whether position frame silt curtains are ready, well prepared and operated without any obvious damage. Also, the MMO shall confirm the presence of the relevant frontline staff of the main contractor or its sub-contractors and engineers on board to ensure the effective communication, coordination and implementation of the response plan in relation to any incidents involving marine mammals within the waters surrounded by the position frame type silt curtains and the work areas. Also, there are lookout points at an elevated level on each barge, clear and safe access at the edges of the derrick lighter/ flag-top barge for inspection during dredging/sand blanket laying works, provision of sufficient lighting is required if working at night.
- 6.3.2.3 During the operation, the inspection will be conducted daily. The MMO will walk along the edge of derrick lighter (DL) and flag-top barge (FB) along the position frame silt curtain or proper location without obstacles where appropriate to inspect the position frame silt curtains are maintained in the correct positions with no obvious defects / entanglement and there is no observable muddy water passing through the position frame silt curtain system. Any floating refuse trapped by the silt curtain shall be removed as part of the regular inspection. For night inspection, spotlight will be used to provide sufficient brightness to assist the inspection in dark condition.
- For the re-deployment of the localized silt curtains (frame-type, cage-type or 6.3.2.4 enclosed floating-type silt curtains), MMO will conduct visual inspection to confirm that there is no presence of marine mammal within the localized silt curtains (frametype, cage-type or enclosed floating-type silt curtains). Visual inspection will be conducted every hour by MMO for confirming that there is no marine mammal observed in the surrounding area of the deployed silt curtain during re-deployment of localized silt curtains (frame-type, cage-type or enclosed floating-type silt curtains). The duration will be subject to various conditions, e.g. weather or angle of observation. The works can only commence after confirming that the surrounding waters of the localized silt curtains do not contain any marine mammal. Thereafter, frontline staff, i.e. foremen, site agent, superintendents and engineers will assist our MMO in implementing the plan from the active work fronts within the waters surrounded by the silt curtains throughout the work period. The MMO will conduct regular check to observe the presence of any marine mammal around the localized silt curtain or being trapped by the localized silt curtain daily. The MMOs will also check if the localized silt curtains are in correct positions.
- 6.3.2.5 The MMO shall fill up our Marine Mammal Sighting Record Sheet. After inspection, those records should be kept properly and submitted to the project team. In case there is any marine mammal being found, the MMO should carry out the response actions and communicate with relevant parties to stop and then resume work after the discovered marine mammal leaves. After lifting up and mobilization of silt curtain, the MMO will repeat the procedures of regular and visual inspection until the end of the construction works.
- 6.3.2.6 Each lookout point will have an unobstructed view to waters around the DL and FB. The MMO will move around the DL and FB to establish a clear and unobstructed view as much as they can without compromising the safety concern. When appropriate, the lookout point can be replaced by a proper location if unobstructed view can be assured.

- 6.3.2.7 Installation of caisson No.19 was completed on 18 March 2021, which the reclamation area had been totally enclosed by permanent structure. Floating type silt curtain at marine access was removed on 18 March 2021. No enclosed area shall be formed by deployment of silt curtain for the remaining works programme.
- 6.4 Results and Observations
- 6.4.1 Vessel-based Line-transect Survey
- 6.4.1.1 The monthly surveys were conducted on 13 September 2022. As this is the designated off-peak season (June November), one survey was completed. A total of 39.9 km on effort (transects only) survey length was completed, 86.5% of which was conducted at Beaufort Sea State 2 or better (**Table 6.4**). No on-effort finless porpoise sighting was recorded.

| Date                 | Area* | Beaufort | Effort<br>(km) | Season | Vessel       | Effort<br>Type** |
|----------------------|-------|----------|----------------|--------|--------------|------------------|
| 12 Gaudanshan        |       | 1        | 11.5           |        | CEAMAD       |                  |
| 13 September<br>2022 | SEL   | 2        | 23             | SUMMER | SEAMAR<br>HK | Р                |
|                      |       | 3        | 5.4            | 1      |              |                  |

Table 6.4 Summary of Vessel-based Line-transect Survey Effort

As shown in **Figure. 6.1** 

- 6.4.1.2 A review of the long term AFCD marine mammal monitoring programme, the EIA and pre-construction baseline monitoring was conducted. Pre-construction baseline monitoring and the EIA were both conducted during the peak porpoise months, Feb-Apr 2018 and Dec 2008 May 2009, respectively, and could not be compared directly to September data. The AFCD long term monitoring data can be compared directly to September 2022 impact survey results. Impact monitoring data are also included for reference. The September 2018, 2019, 2020 & 2021 impact survey results could be compared directly to September 2018 to September 2018, 2019, 2020 & 2021 impact survey results. It was noted that the 3<sup>rd</sup>, 15<sup>th</sup>, 27<sup>th</sup> & 39<sup>th</sup> month of impact monitoring is September 2018, 2019, 2020 & 2021 respectively and these data were included.
- 6.4.1.3 A review of the Beaufort Sea State in September survey conditions between 2009 and 2018 (only data available from AFCD at times of writing; AFCD 2018<sup>1</sup>; 2017<sup>2</sup>; 2016<sup>3</sup>; 2015<sup>4</sup>; 2014<sup>5</sup>; 2013<sup>6</sup>; 2012<sup>7</sup>; 2011<sup>8</sup>; 2010<sup>9</sup>) show that between 33.4% and 72.2% of survey effort has been conducted at Beaufort Sea State 2 or better in the past. For this project in September 2022, 86.5% of the survey was conducted at Beaufort Sea State 2 or better and, as such, survey conditions surpassed those of previous AFCD surveys.
- 6.4.1.4 A review of the porpoise sightings in the survey area for September between 2010 and 2017, no effort was recorded in 2013) indicates that it is not unusual rare to record sightings in this month. For all weather conditions, and for the eight years data available, zero (0) sighting was recorded in four years (2009, 2010, 2015 and 2016 conducted by AFCD), one (1) sighting was recorded in two years (2011 and 2017 conducted by AFCD) and three (3) sightings was recorded in two years (2012 and 2014 conducted by AFCD). In September 2018, 2019 and 2020, the first three years of impact monitoring, 0 encounters were recorded. In 2021, year four of impact monitoring, 1 sighting was recorded, which was noted as higher than the average sighting rate of the long-term monitoring programme before construction phase. Therefore, the September 2022 sighting number is not unusual when compared to AFCD data, prior to construction.

<sup>\*\*</sup> P (from AFCD) denotes the ON EFFORT survey on the transect line, not the adjoining passages

- 6.4.1.5 The impacts of the Project on marine mammals as predicted in the EIA were that construction activities would cause individuals to move away from the area. The month of September usually records no porpoise sightings before construction commenced, so no sighting in this month is usual, but not unprecedented. September is considered to be off peak season for porpoise, as indicated in the long-term monitoring sightings data published by AFCD. To increase the dataset for vessel-based surveys, acoustic towed array surveys have been conducted concomitantly with visual surveys and a separate report has been provided, showing trends in acoustic detections. As porpoise is easier to detect acoustically rather than visually, this larger data set provides more details of porpoise occurrence during vessel-based surveys. It is noted that there are low numbers of vessels in the area due to Covid-19 restrictions. However, marine construction works of other projects are ongoing in the area adjacent to this Project site and are, therefore, likely impacting porpoise presence and behaviour.
- 6.4.2 PAM and Land-based Theodolite Tracking
- 6.4.2.1 30 days of PAM surveys were started on 1 May 2019 and completed in the end of May 2019. Multiple PAM systems were deployed at three sites. The PAM system located at the IWMF was lost, however, an alternative data set had been identified. The PAM systems at the two control sites Tai A Chau and Pui O were recovered on 3 August 2019. A summary of marine mammal detections showed that porpoise were recorded every day of deployment at each site, but at varying frequencies. The detailed theodolite result was presented in 17<sup>th</sup> Monthly EM&A report (November 2019) while detailed PAM result was presented in 18<sup>th</sup> Monthly EM&A report (December 2019).
- For the baseline study, the Detection Positive Minutes (DPM) for each site was 6.4.2.2 11,160 (Shek Kwu Chau), 16,089 (Tai A Chau) and 3645 (Pui O Wan), totalling 30.894 DPM across all three sites, compared to DPMs of 4740 (Shek Kwu Chau), 7725 (Tai A Chau) and 23,986 (Pui O Wan), totalling 36,451 DPM, for the impact phase study. As the impact phase study was longer than the baseline study, it is not appropriate to directly compare total counts of DPM. However, the DPM rate (the average number of detections per day) for each site can be more directly compared. During the baseline study, Shek Kwu Chau averaged 338.2 DPM per day compared with 124.8 DPM per day during the impact phase study. This showed a decrease in the daily average of porpoise detection at Shek Kwu Chau. During the baseline study, Tai A Chau averaged 487.6 DPM per day compared with 179.7 DPM per day, during the impact phase study. This showed a decrease in the daily average of porpoise detection at Tai A Chau. During the baseline study, Pui O Wan averaged 98.5 DPM per day compared with 557.8 DPM per day during the impact phase study. This showed a significant increase in the daily average of porpoise detections at Pui O Wan.
- 6.4.2.3 Overall, the PAM study showed that porpoise continue to consistently utilise the Shek Kwu Chau habitat immediately adjacent to the IWMF construction activities, although to a lesser degree than that prior to construction activities. In addition, the Pui O Wan site, which is 2.5 km away from the IWMF construction area, was also consistently utilised during the impact phase PAM study. A continued assessment of fine scale habitat use, particularly through PAM which yielded large quantities of data, would allow a more comprehensive assessment of the EIA predictions.
- 6.4.2.4 Theodolite surveys were completed in May 2019. In total, 34 days of theodolite tracking were completed between February and May 2019, comprising 167 hours and 49 minutes of observation. No Chinese white dolphin was observed and only

one finless was recorded. The finless porpoise encounter rate was calculated as 0.006 finless porpoise per hour, in all weather conditions.

- 6.4.2.5 A total of 2620 vessels of ten different types were observed and tracked within or in the proximity of the IWMF construction site. These comprised fishing boats (236), speed boats (29), container boats (155), government boats (22), high speed ferries (53), others (13) and IWMF-Related construction platforms (974), tug boats (240), transportation boats (363), construction boats (531) and approximately 8 buoys were present marking the site boundary.
- 6.4.2.6 The baseline theodolite tracking was conducted immediately prior to and during the site preparation activities of the site. The baseline data records a decrease in porpoise sightings as site preparation activities commenced and notes that the decrease was most likely due to the onset of site preparation activities. The impact theodolite tracking conducted for this study records a marked increase in the number of Project related vessels and platforms and, in agreement with baseline conclusions, shows a concomitant decrease in finless porpoise sightings.
- 6.4.3 Specific Mitigation Measures
- 6.4.3.1 Trainings for the MMO were provided by the ET prior to the monitoring of the Marine Mammal Exclusion Zone (MMEZ) for installation/ re-installation/ relocation process of silt curtains, with a cumulative total of 98 individuals being trained and the training records kept by the ET.

## 6.4.5 References

- 1. Agriculture, Fisheries and Conservation Department (AFCD) 2018. *Annual Marine Mammal Monitoring Programme April 2017-March 2018*) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. <u>http://www.afcd.gov.hk/english/conservation/con\_mar\_chi/con\_mar\_chi\_chi\_html</u>
- 2. Agriculture, Fisheries and Conservation Department (AFCD) 2017. *Annual Marine Mammal Monitoring Programme April 2016-March 2017*) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. http://www.afcd.gov.hk/english/conservation/con\_mar\_chi/con\_mar\_chi\_chi.html
- 3. Agriculture, Fisheries and Conservation Department (AFCD) 2016. *Annual Marine Mammal Monitoring Programme April 2015-March 2016*) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. http://www.afcd.gov.hk/english/conservation/con\_mar\_chi/con\_mar\_chi\_chi\_html
- 4. Agriculture, Fisheries and Conservation Department (AFCD) 2015. Annual Marine Mammal Monitoring Programme April 2014-March 2015) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. http://www.afcd.gov.hk/english/conservation/con\_mar\_chi/con\_mar\_chi/con\_mar\_chi\_chi.html
- 5. Agriculture, Fisheries and Conservation Department (AFCD) 2014. *Annual Marine Mammal Monitoring Programme April 2013-March 2014*) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. http://www.afcd.gov.hk/english/conservation/con\_mar\_chi/con\_mar\_chi\_chi\_html
- Agriculture, Fisheries and Conservation Department (AFCD) 2013. Annual Marine Mammal Monitoring Programme April 2012-March 2013) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. <u>http://www.afcd.gov.hk/english/conservation/con\_mar\_chi/con\_mar\_chi/con\_mar\_chi\_chi.html</u>
- Agriculture, Fisheries and Conservation Department (AFCD) 2012. Annual Marine Mammal Monitoring Programme April 2011-March 2012) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. <u>http://www.afcd.gov.hk/english/conservation/con\_mar\_chi/con\_mar\_chi\_chi.html</u>
- 8. Agriculture, Fisheries and Conservation Department (AFCD) 2011. Annual Marine Mammal Monitoring Programme April 2010-March 2011) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. http://www.afcd.gov.hk/english/conservation/con\_mar\_chi/con\_mar\_chi/con\_mar\_chi\_chi i/con\_mar\_chi\_chi.html
- 9. Agriculture, Fisheries and Conservation Department (AFCD) 2010. Annual Marine Mammal Monitoring Programme April 2009-March 2010) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. http://www.afcd.gov.hk/english/conservation/con\_mar\_chi/con\_mar\_chi\_chi.html

## 7. WHITE-BELLIED SEA EAGLE

- 7.1 Monitoring Requirement
- 7.1.1 On Shek Kwu Chau Island, a nest of WBSE is located about 60 m above ground within a hillside shrubland habitat, 130 m in-land from shore, about 550 m away from the proposed reclaimed land, with no human access. 3 phases monitoring programme will be comprised of pre-construction phase, construction phase and operation phase.
- 7.1.2 The Pre-Construction WBSE monitoring was started on 30 January 2018 and the location of WBSE nest was confirmed on 21 February 2018 and it is located at the western part of SKC Island (Figure 7.1). Two adults and two chicks were also recorded on 5<sup>th</sup> March 2018 survey till the end of the Pre-construction monitoring on 15<sup>th</sup> May 2018. Construction Phase monitoring were carried out followed by the commencement of the Construction Phase on 28<sup>th</sup> June 2018.
- 7.2 WBSE Monitoring Parameters, Time, Frequency
- 7.2.1 The objective of the construction phase monitoring should be to verify the utilisation of the area by WBSE, their responses to construction disturbance, as well as the effectiveness of the proposed mitigation measures. Throughout the construction phase, field surveys should be conducted twice per month during their core breeding season (from December to May), and once per month outside their core breeding season (from June to November). The monitoring frequency should be increased to weekly during the incubation period of each year. In order to confirm their foraging ground near the construction site, it is necessary to conduct daily monitoring during the first week of nestling period in each year.
- 7.2.2 Since the location of the WBSE nest was located at the southwest of SKC within the hillside shrubland, it is impossible to observe the eggs during incubation period. Therefore, monitoring with increased frequency during incubation period will be continued until chick was seen in the nest. Daily monitoring of 7-day consecutive monitoring will be carried out once any chick is recorded during the monitoring day. The monitoring schedule during the reporting period is provided in **Appendix C**.
- 7.3 Monitoring Location
- 7.3.1 Since there are no suitable land footings along the coast of SKC, only boat surveys were conducted. On Shek Kwu Chau Island, a nest of WBSE is located about 60 m above ground within a hillside shrubland habitat, 130 m in-land from shore, about 550 m away from the proposed reclaimed land, with no human access.
- 7.4 Monitoring Methodology
- 7.4.1 Information to be collected included feeding, perching/roosting, preening, soaring, flying, nesting and territorial guarding and the time spent on each activity. The responses and reactions to any disturbance to the WBSEs were also recorded and examined in conjunction with the construction noise and/or other events in the vicinity. Other disturbances such as weather condition, or invasion by other fauna species were also recorded.
- 7.4.2 Binocular, scope, camera, lens and GPS device used are summarized as **Table 7.1** below:


| Equipment   | Quantity |
|---|----------|
| Swarovski EL 8.5 x 42 Binocular                     | 1        |
| Swarovski EL Range 8 x 42 Binocular                 | 1        |
| Swarovski ATX 25-60 x 85 Spotting Scope             | 1        |
| Canon 1Dx Mark II Camera                            | 1        |
| Canon EF300mm F2.8 Lens with Canon 2x Teleconverter | 1        |
| Canon PowerShot G7X Camera                          | 1        |
| Garmin GPSMAP 64S                                   | 1        |

### Table 7.1 List of Equipment Used during Construction Phase Monitoring


- 7.4.3 If event such as absence of White-bellied Sea Eagle during a whole day of monitoring was found during WBSE monitoring, the actions in accordance with the Event and Action Plan should be carried out according to **Appendix M.**
- 7.5 Results and Observations
- 7.5.1 To verify the utilization of the area by WBSE, their responses to construction disturbance, as well as the effectiveness of the proposed mitigation measures. Since there is no landing point long the western part of SKC, boat survey were used for the monitoring survey. The WBSE, monitoring survey was carried out in the morning. The weather condition of monitoring survey was shown in **Table 7.2**.

| Date                            | Condition  | Temperature (°C) |
|---------------------------------|--|------------------|
| 30 <sup>th</sup> September 2022 | <ul> <li>Northeast force 5 to 6</li> <li>Mainly cloudy with sunny intervals during the day.</li> </ul> | 30               |

- 7.5.2 During the monitoring survey, the two adult WBSEs were recorded staying around the new nest (**Figure 7.1**). No abnormal behaviors of the adults and chick were recorded.
- 7.5.3 All marine works during the monitoring period did not show any effect to the WBSE.
- 7.5.4 No disturbances from anthropogenic activities on the island were recorded during the monitoring survey. However, fishing boats were observed moving close to the shore. No invasion of other fauna species was recorded.
- 7.5.5 There was no sign of using the construction site as a foraging ground.
- 7.5.6 A construction phase monitoring will be continued once per month outside their core breeding season (between June to November) in order to monitor the utilization of the area by WBSE and their responses to construction disturbance.




7.5.7 Photo record of WBSE from the survey in this reporting month is shown below:



## 8. SUMMARY OF MONITORING EXCEEDANCE, COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS

8.1 The Environmental Complaint Handling Procedure is shown in Figure 8.1.



**Figure 8.1 Environmental Complaint Handling Procedures** 

| Date                     | <b>B</b> 1 | B2 | <b>B3</b> | <b>B</b> 4 | CR1 | CR2 | F1A | H1 | S1 | S2A | <b>S</b> 3 | M1 |
|--------------------------|------------|----|-----------|------------|-----|-----|-----|----|----|-----|------------|----|
| 02-09-2022               |            |    |           |            |     |     |     |    |    |     |            |    |
| 05-09-2022               |            |    |           |            |     |     |     |    |    |     |            |    |
| 07-09-2022               |            |    |           |            |     |     |     |    |    |     |            |    |
| 09-09-2022               |            |    |           |            |     |     |     |    |    |     |            |    |
| 12-09-2022               |            |    |           |            |     |     |     |    |    |     |            |    |
| 14-09-2022               |            |    |           |            |     |     |     |    |    |     |            |    |
| 16-09-2022               |            |    |           |            |     |     |     |    |    |     |            |    |
| 19-09-2022               |            |    |           |            |     |     |     |    |    |     |            |    |
| 21-09-2022               |            |    |           |            |     |     |     |    |    |     |            |    |
| 23-09-2022               |            |    |           |            |     |     |     |    |    |     |            |    |
| 26-09-2022               |            |    |           |            |     |     |     |    |    |     |            |    |
| 28-09-2022               |            |    |           |            |     |     |     |    |    |     |            |    |
| 30-09-2022               |            |    |           |            |     |     |     |    |    |     |            |    |
| No. of SS<br>Exceedances | 1          | 1  | 1         | 1          | 0   | 0   | 0   | 1  | 0  | 0   | 0          | 0  |

## Table 8.1 Summary of SS Compliance Status at Impact Stations (Mid-Ebb Tide)

Note 1: Detailed results are presented in Appendix D

| Legend:   |
|---|
| No exceedance of Action Level and Limit Level   |
| Exceedance of Action Level recorded at monitoring station located downstream of the Project based on dominant tidal flow  |
| Exceedance of Action Level recorded at monitoring station located upstream/unrelated stream (neither upstream nor downstream, far away) of the Project based on dominant tidal flow |
| Exceedance of Limit Level recorded at monitoring station located downstream of the Project based on dominant tidal flow   |
| Exceedance of Limit Level recorded at monitoring station located upstream/unrelated stream of the Project based on dominant tidal flow  |
| Upstream/unrelated stream station with respect to IWMF Project during the respective tide based on dominant tidal flow  |
| Downstream station with respect to IWMF Project during the respective tide based on dominant tidal flow/station within the Project site   |
| NA for measurement  |
| Cancelled due to incident or adverse weather  |

| Date                     | <b>B1</b> | B2 | <b>B3</b> | <b>B4</b> | CR1 | CR2 | F1A | H1 | <b>S1</b> | S2A | <b>S</b> 3 | M1 |
|--------------------------|-----------|----|-----------|-----------|-----|-----|-----|----|-----------|-----|------------|----|
| 02-09-2022               |           |    |           |           |     |     |     |    |           |     |            |    |
| 05-09-2022               |           |    |           |           |     |     |     |    |           |     |            |    |
| 07-09-2022               |           |    |           |           |     |     |     |    |           |     |            |    |
| 09-09-2022               |           |    |           |           |     |     |     |    |           |     |            |    |
| 12-09-2022               |           |    |           |           |     |     |     |    |           |     |            |    |
| 14-09-2022               |           |    |           |           |     |     |     |    |           |     |            |    |
| 16-09-2022               |           |    |           |           |     |     |     |    |           |     |            |    |
| 19-09-2022               |           |    |           |           |     |     |     |    |           |     |            |    |
| 21-09-2022               |           |    |           |           |     |     |     |    |           |     |            |    |
| 23-09-2022               |           |    |           |           |     |     |     |    |           |     |            |    |
| 26-09-2022               |           |    |           |           |     |     |     |    |           |     |            |    |
| 28-09-2022               |           |    |           |           |     |     |     |    |           |     |            |    |
| 30-09-2022               |           |    |           |           |     |     |     |    |           |     |            |    |
| No. of SS<br>Exceedances | 0         | 0  | 0         | 0         | 0   | 0   | 0   | 0  | 0         | 0   | 0          | 0  |

 Table 8.2 Summary of SS Compliance Status at Impact Stations (Mid-Flood Tide)

Note 1: Detailed results are presented in Appendix D

Legend:

| L |   |
|---|---|
|   | No exceedance of Action Level and Limit Level   |
|   | Exceedance of Action Level recorded at monitoring station located downstream of the Project     |
|   | based on dominant tidal flow  |
|   | Exceedance of Action Level recorded at monitoring station located upstream/unrelated stream     |
|   | (neither upstream nor downstream, far away) of the Project based on dominant tidal flow         |
|   | Exceedance of Limit Level recorded at monitoring station located downstream of the Project      |
|   | based on dominant tidal flow  |
|   | Exceedance of Limit Level recorded at monitoring station located upstream/unrelated stream of   |
|   | the Project based on dominant tidal flow  |
|   | Upstream/unrelated stream station with respect to IWMF Project during the respective tide based |
|   | on dominant tidal flow  |
|   | Downstream station with respect to IWMF Project during the respective tide based on dominant    |
|   | tidal flow/station within the Project site  |
|   | NA for measurement  |
|   | Cancelled due to incident or adverse weather  |

8.2 During the reporting period, three (3) of general water quality monitoring results of SS obtained during the reporting period had exceeded the Action Level and two (2) of general water quality monitoring results of SS obtained during the reporting period had exceeded the Limit Level. Investigations were carried out for each exceedance during the reporting period.

8.3 No project-related Action Level or Limit Level exceedance of regular water quality monitoring was recorded from the 1 September 2022 to 30 September 2022 as shown in **Appendix N** and no exceedance of the Action and Limit Levels of the regular WBSE monitoring was recorded during the reporting period.

8.4 No notification of summons and prosecution was received in the reporting period.

8.5 Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix O.

# 9. EM&A SITE INSPECTION

9.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, site inspections were carried out on 06, 13, 20, 27 September 2022 at the site portions listed in **Table 9.1** below.

| Date              | Inspected Site Portion        | Time                |
|-------------------|-------------------------------|---------------------|
| 06 September 2022 | Portion 1, 1A & 1B (near SKC) | 10:30 AM - 11:30 AM |
| 13 September 2022 | Portion 1, 1A & 1B (near SKC) | 10:20 AM - 11:20 AM |
| 20 September 2022 | Portion 1, 1A & 1B (near SKC) | 10:30 AM - 11:30 AM |
| 27 September 2022 | Portion 1, 1A & 1B (near SKC) | 10:30 AM - 11:30 AM |

#### Table 9.1 Site Inspection Record

9.2 One joint site inspection with IEC was carried out on 13 September 2022.

9.3 Environmental deficiencies were observed during weekly site inspection. Key observations during the site inspections of the reporting period are summarized in **Table 9.2**.

#### Table 9.2 Site Observations

| Date                                   | Environmental Observations  | Follow-up Status  |
|--|---|---|
|  | Observation(s) and Recommendation(s) <ol> <li>At work area of 香港岩土, the<br/>faded NRMM label of generator<br/>3911528 should be replaced.</li> </ol>            | 1. At work area of 香港岩土,<br>the faded NRMM label of<br>generator 3911528 had been<br>replaced.                              |
| 06 September 2022<br>(Site inspection) | 2. At work area of 香港岩土, the drip tray of air compressor should be plugged.   | 2. At work area of 香港岩土,<br>the drip tray of air<br>compressor had been<br>plugged.   |
|  | 3. The dust suppression measure for main haul road near concrete barge should be enhanced.  | 3. The dust suppression<br>measure for main haul road<br>near concrete barge had<br>been enhanced.                          |
|  | Observation(s) and Recommendation(s)<br>1. At work area of Mightfort, oil<br>leakage was observed,<br>contaminated soil should be treated<br>as chemical waste. | 1. At work area of Mightfort,<br>oil leakage and<br>contaminated soil had been<br>removed and treated as<br>chemical waste. |
| 13 September 2022<br>(Site inspection) | 2. At work area of Mightfort, the faded NRMM label for generator 3960215 was found.   | 2. At work area of Mightfort,<br>the faded NRMM label for<br>generator 3960215 had been<br>found.                           |
|  | 3. At work area of Mightfort, oil drums should be stored properly on drip tray. Drip tray with sufficient capacity should be provided.                          | 3. At work area of Mightfort,<br>oil drums had been stored<br>properly on drip tray with<br>sufficient capacity.            |

| Date                                   | Environmental Observations  | Follow-up Status  |
|--|---|---|
| 20 September 2022<br>(Site inspection) | <ul> <li><u>Observation(s) and Recommendation(s)</u></li> <li>1. The faded NRMM label for excavator Y01106624 should be replaced. No NRMM label was found on bulldozer BP05 and excavator BH47.</li> <li>2. At vertical seawall, empty oil drum should be stored at designated</li> </ul> | <ol> <li>The faded NRMM label for<br/>excavator Y01106624 had<br/>been replaced. NRMM label<br/>had been presented on<br/>bulldozer BP05 and<br/>excavator BH47.</li> <li>At vertical seawall, empty<br/>oil drum had been stored at</li> </ol> |
|  | should be stored at designated place for recycling.   | designated place for recycling.   |
| 27 September 2022                      | <ul> <li><u>Observation(s) and Recommendation(s)</u></li> <li>1. At vertical seawall, faded NRMM label was found on Crawler Crane CC04.</li> </ul>  | 3. At vertical seawall, faded<br>NRMM label on Crawler<br>Crane CC04 had been<br>replaced.  |
| (Site inspection)                      | 2. Dust suppression measures should<br>be well implemented on main haul<br>road and stockpile of dusty<br>material.   | 4. Dust suppression measures<br>had been well implemented<br>on main haul road and<br>stockpile of dusty material.  |

9.4 The Contractor had rectified all the observations identified during environmental site inspections in the reporting period.

9.5 According to the EIA Study Report, Environmental Permit, contract documents and Updated EM&A Manual, the mitigation measures detailed in the documents are implemented as much as practical during the reporting period. An updated Implementation Status of Environmental Mitigation Measures (EMIS) is provided in **Appendix B**.

# **10. FUTURE KEY ISSUES**

- 10.1 Works to be undertaken in the next reporting month are:
  - Reclamation Area:
    - Reclamation works
    - Installation of Instrumentation
    - Site Investigation works for foundation
    - Foundation works (including Driven H Pile and Socketed H Pile)
    - Pile cap construction
    - Structural steel work
  - Seawall Portion:
    - Installation of Chinese Pod
    - Caisson extension works, from +3mPD to +6mPD, at Seawall A and B
    - Construction of wave wall along the vertical seawall

10.2 Potential environmental impacts arising from the above construction activities are mainly associated with water quality, construction noise, waste management and ecology.

10.3 The key environmental mitigation measures for the Project in the coming reporting period expected to be associated with the construction activities include:

- Reduction of noise from equipment and machinery on-site;
- Sorting, recycling, storage and disposal of general refuse and construction waste;
- Management of chemicals and avoidance of oil spillage on-site, especially under heavy rains and adverse weather;
- Confirmation of the absence of silt content in the rock filling material and the filling work is properly conducted;
- Dust control of exposed soil surface and stockpile of dusty material at reclaimed area;
- Dust suppression measures for exposed earth surface and stockpile of dusty material;
- Site runoff control measure during rainstorm; and
- Dust and noise control of foundation works.

10.4 The tentative schedule of regular construction noise, water quality and ecology monitoring in the next reporting period is presented in **Appendix P**. The regular construction noise, water quality and ecology monitoring will be conducted at the same monitoring locations in the next reporting period.

# **11.** CONCLUSION AND RECOMMENDATIONS

11.1 This  $51^{st}$  monthly Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 1 September to 30 September 2022, in accordance with the Updated EM&A Manual and the requirement under EP-429/2012/A and FEP-01/429/2012/A.

11.2 Construction noise, water quality, construction waste, marine mammal, WBSE and coral monitoring were carried out in the reporting period. No project-related exceedance of the Action and Limit Level was recorded from 1 September to 30 September 2022.

11.3 Weekly environmental site inspections were conducted during the reporting period. Environmental deficiencies were observed during site inspection and were rectified.

11.4 According to the environmental site inspections performed in the reporting month, the Contractor was reminded to pay attention on the proper storage of the chemicals, presenting valid NRMM and noise emission label on powered mechanical equipment and dust control measure by covering the stockpile of dusty material with impervious sheeting.

11.5 No environmental complaint was received in the reporting period.

11.6 No notification of summon or prosecution was received since commencement of the Contract.

11.7 The ET will keep track of the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Appendix A Master Programme

| )                                | Activity Name  | Original<br>Duration | Remaining<br>Duration | Activity %<br>Complete | Current Start            | Current Finish | Late Start             | Late Finish            | Total Float M57 Remarks | Aug              | Sep                            |
|----------------------------------|--|----------------------|-----------------------|------------------------|--------------------------|----------------|------------------------|------------------------|-------------------------|------------------|--------------------------------|
| Programme for De                 | esign and Construction Works WP6E-M57  | 2967                 | 1224                  |                        | 22-Nov-17 A              | 05-Jan-26      | 17-Jul-22              | 09-Jul-26              | 185                     | 57               | 58                             |
| Key Dates                        |  | 2967                 | 954                   |                        | 22-Nov-17 A              |                | 31-Aug-22              | 09-Jul-26              | 185                     |                  |                                |
| Contractual Key                  | Dates  | 2843                 | 403                   |                        | 22-Nov-17 A              | 03-Sep-25      | 31-Aug-22              | 03-Sep-25              | 0                       |                  |                                |
| _Design and Const                |  | 2787                 | 347                   |                        | 22-Nov-17 A              |                | 31-Aug-22              | 09-Jul-25              | 0                       |                  |                                |
| 01-1000                          | Contract Award/Date of Acceptance of Tender  | 0                    | 0                     |                        | 22-Nov-17 A              |                | 31-Aug-22              |                        |                         |                  |                                |
| 01-1010 01-1015(3)(M12)          | Date of Commencement of the Design and the Works Original Substantial Completion of the Works        | 0                    | 0                     | 0%                     | 15-Dec-17 A              | 27-Jul-24*     | 31-Aug-22              | 27-Jul-24              | 0                       |                  |                                |
| 01-1020                          | Extended Substantial Completion of The Works   | 0                    | 0                     | 0%                     |                          | 09-Jul-25*     |                        | 09-Jul-25              | 0                       |                  |                                |
| Extension of Time                |  | 347                  | 347                   |                        | 27-Jul-24                | 09-Jul-25      | 27-Jul-24              | 09-Jul-25              | 0                       |                  |                                |
| 01-1015-1(3)(M12)                | Extension of time granted (Claim No.1 to No.72) *Claim N   | 347                  | 347                   | 0%                     | 27-Jul-24                | 09-Jul-25      | 27-Jul-24              | 09-Jul-25              | 0                       |                  |                                |
| Operation Phase<br>01-1030       | Commencement of Operation  | <u>56</u><br>0       | <u>56</u><br>0        |                        | 10-Jul-25<br>10-Jul-25   | 03-Sep-25      | 10-Jul-25<br>10-Jul-25 | 03-Sep-25              | 0                       |                  |                                |
| 01-1230                          | Issue Certificate of Completion of the Works (56 days afte   | 0                    | 0                     | 0%                     |                          | 03-Sep-25*     | 10-301-23              | 03-Sep-25              | 0                       |                  |                                |
| Planned Comple                   |  | 828                  | 828                   |                        | 30-Sep-23                | 05-Jan-26      | 30-Sep-23              | 09-Jul-26              | 185                     |                  |                                |
| 01-1030(5a)                      | Grid Connection Agreem ent (GCA)   | 0                    | 0                     | 0%                     |                          | 31-Oct-23*     |                        | 30-Oct-23              | 0                       |                  |                                |
| 01-1040                          | Incoming Power Energization to IWMF Substation   | 0                    | 0                     | 0%                     |                          | 23-Nov-24      |                        | 09-Jul-25              | 229                     |                  |                                |
| 01-1050                          | Export Power to Grid   | 0                    | 0                     | 0%                     |                          | 31-Oct-24*     |                        | 31-Oct-24              | 0                       |                  |                                |
| 01-1060                          | Issuance of FS Certificate   | 0                    | 0                     | 0%                     |                          | 30-Dec-24      |                        | 08-Jan-25              | 9                       |                  |                                |
| 01-1070                          | Completion of Civil Provision for Transmission   | 0                    | 0                     | 0%                     | 20-Feb-25                | 30-Sep-23*     | 09-Jan-25              | 30-Sep-23              | -42                     |                  |                                |
| 01-1080                          | Commencement of C1.3.4.11 System Commissioning Tes<br>Completion of C1.3.4.11 System Commission Test | 0                    | 0                     | 0%                     |                          | 17-Mar-25      | 05-041-25              | 31-Jan-25              | -42                     |                  |                                |
| 01-1100                          | Physical Completion of 90 Days Plant Commissioning Tes   | 0                    | 0                     | 0%                     |                          | 02-Aug-25      |                        | 18-Jun-25              | -45                     |                  |                                |
| 01-1110(3)(M15)                  | Planned Substantial Completion of the Works  | 0                    | 0                     | 0%                     |                          | 23-Aug-25      |                        | 09-Jul-25              | -45                     |                  |                                |
| 01-1110-1(5a)                    | Completion of 180 Days for Installation, T&C of CCTV Sys   | 0                    | 0                     | 0%                     |                          | 05-Jan-26      |                        | 09-Jul-26              | 185                     |                  |                                |
| Dates of Site Poo                | cessions   | 2764                 | 774                   |                        | 15-Dec-17 A              | 10-Jul-25      | 03-Sep-22              | 10-Jul-25              | 0                       |                  |                                |
| 01-1120                          | Possession of Portion 1  | 0                    | 0                     | 100%                   |                          | 15-Dec-17 A    |                        | 03-Sep-22              |                         |                  |                                |
| 01-1130                          | Possession of Portion 1A   | 0                    | 0                     | 100%                   |                          | 15-Dec-17 A    |                        | 03-Sep-22              |                         |                  |                                |
| 01-1140                          | Possession of Portion 1B   | 0                    | 0                     | 100%                   |                          | 15-Dec-17 A    |                        | 03-Sep-22              | 0                       |                  |                                |
| 01-1150<br>01-1160               | Possession of Portion 2<br>Possession of Portion 3   | 0                    | 0                     | 0%                     | 10-Jul-25                | 27-May-23      | 10-Jul-25              | 06-Jun-23              | 0                       |                  |                                |
| 01-1170                          | Possession of Portion 4  | 0                    | 0                     | 0%                     |                          | 27-May-23      |                        | 06-Jun-23              | 10                      |                  |                                |
| 01-1180                          | Possession of Portion 5  | 0                    | 0                     | 0%                     |                          | 27-May-23      |                        | 06-Jun-23              | 10                      |                  |                                |
| 01-1190                          | Possession of Portion 6  | 0                    | 0                     | 0%                     | 20-Oct-24*               |                | 09-Jan-25              |                        | 81                      |                  |                                |
| 01-1200                          | Possession of Portion 7  | 0                    | 0                     | 100%                   |                          | 05-Jan-18 A    |                        | 09-Jul-25              |                         |                  |                                |
| 01-1210                          | Possession of Portion 7A   | 0                    | 0                     | 100%                   |                          | 07-Dec-18 A    |                        | 09-Jul-25              |                         |                  |                                |
| 01-1210(5a)                      | Possession of Portion 8  | 0                    | 0                     |                        | 29-Apr-20 A              |                | 10-Jul-25              |                        |                         |                  |                                |
| 01-1210-1(M55)                   | Possession of Portion 9  | 0                    | 0                     | 100%                   | 10-Jun-22 A              |                | 10-Jul-25              |                        | 07                      |                  |                                |
| Licence/Permit                   |  | 2120                 | 1007                  |                        | 07-Mar-19A               |                | 24-Sep-22              | 09-Jul-25              | 37                      |                  |                                |
| License/Permit f<br>03-1360(2)   | CNP for 24Hrs  | 2120<br>2120         | 1007<br>1007          | 52.5%                  | 07-Mar-19 A              |                | 24-Sep-22<br>07-Oct-22 | 09-Jul-25<br>09-Jul-25 | 37<br>37                |                  |                                |
| 03-1370_1(M34)                   | Landscape and Visual Plan  | 180                  | 180                   |                        | 31-Aug-22                |                | 24-Sep-22              | 22-Mar-23              | 24                      | 31-Aug-22        |                                |
|                                  | stallations (FSI) Certificatie   | 0                    | 0                     |                        | 29-Oct-22                | 29-Oct-22      | 10-Nov-22              | 10-Nov-22              | 12                      |                  |                                |
| Fire Services Insta              | allations Certificate Inspection   | 0                    | 0                     |                        | 29-Oct-22                | 29-Oct-22      | 10-Nov-22              | 10-Nov-22              | 12                      |                  |                                |
| 03-1555-1(5a)                    | Approval of General Building Plans and FSI Provision Dec   | 0                    | 0                     | 0%                     |                          | 29-Oct-22      |                        | 10-Nov-22              | 12                      |                  |                                |
| General Submi                    | issions  | 1108                 | 120                   |                        | 31-May-22                | 28-Dec-22      | 02-Sep-22              | 30-Dec-22              | 2                       |                  |                                |
| _                                | ns Submission and Approval   | 1108                 | 120                   |                        | 31-May-22                |                | 02-Sep-22              | 30-Dec-22              | 2                       |                  |                                |
| BEAM Plus Asses                  |  | 1108                 | 120                   |                        |                          | 28-Dec-22      | 02-Sep-22              | 30-Dec-22              | 2                       |                  |                                |
| 04-1500-1(1)                     | Provisional Assessment   | 1108                 | 120                   | 89.17%                 | 31-May-22                |                | 02-Sep-22              | 30-Dec-22              | 2                       |                  |                                |
| Design Submis                    |  | 1647                 | 274                   |                        | 03-Mar-21 A              | 31-May-23      | 23-Aug-22              | 03-Jul-23              | 33                      |                  |                                |
| General Building<br>04-1600(M42) | Process Building & Wastewater Treatment Plant  | 456<br>135           | 60<br>60              |                        | 03-Jun-21 A              |                | 12-Sep-22<br>12-Sep-22 | 26-Dec-22<br>10-Nov-22 | 58<br>12                |                  |                                |
| 04-1610(M42)                     | Turbin Hall Building   | 135                  | 60                    |                        | 03-Mar-21 A              |                | 12-Sep-22              | 10-Nov-22              | 12                      |                  |                                |
| 04-1620(M42)                     | Compressor & CCCW Building   | 135                  | 60                    |                        | 03-Mar-21 A              |                | 12-Sep-22              | 10-Nov-22              | 12                      |                  |                                |
| 04-1630(M42)                     | Chimney  | 135                  | 60                    |                        | 03-Mar-21 A              |                | 12-Sep-22              | 10-Nov-22              | 12                      |                  |                                |
| 04-1640(M42)                     | Mechanical Treatment Plant & Water Treatment Plant   | 135                  | 60                    | 55.56%                 | 03-Jun-21 A              | 29-Oct-22      | 12-Sep-22              | 10-Nov-22              | 12                      |                  |                                |
| 04-1650(M42)                     | Reception Pavilion   | 135                  | 60                    |                        | 03-Jun-21 A              |                | 12-Sep-22              | 10-Nov-22              | 12                      |                  |                                |
| 04-1660(M42)                     | Administration Building and Viewing Gallery  | 135                  | 60                    |                        | 03-Jun-21 A              |                | 12-Sep-22              | 10-Nov-22              | 12                      |                  |                                |
| 04-1670(M42)                     | Elevated Drive W ay and Associated Structures  | 135                  | 60                    |                        | 03-Mar-21 A              |                | 12-Sep-22              | 10-Nov-22              | 12                      |                  |                                |
| 04-1680(M42)                     | IWMF Substation ACC Equipment Structure  | 135<br>60            | 60<br>60              |                        | 03-Mar-21 A<br>31-Aug-22 |                | 12-Sep-22<br>12-Sep-22 | 10-Nov-22<br>10-Nov-22 | 12                      | 31-Aug-22        |                                |
| 04-1690(M46)                     |  | 00                   | 00                    | 0%                     | 31-Aug-22                |                |                        |                        |                         |                  |                                |
| odarmm                           | e for Design and Construc  | tion V               | Vork                  | S                      |                          | F              | Remaining Work         | <b>♦</b> •             | Actual Milestone        | <br>             | Date<br>/17 Rev. 0 - 1st Issue |
|                                  |  |                      |                       | -                      |                          | A              | Actual Work            | • •                    | Critical Milestone      | 04/12/<br>30-Jur |                                |
| ev WP-6l                         | E-M5/)   |                      |                       |                        |                          |                | Critical Remaining     | Work                   |                         | 30-Jur<br>31-Jul |                                |
| je 1 of 14                       |  |                      |                       |                        |                          |                |                        |                        |                         |                  |                                |

| act No. EP/SP/66/12<br>nt Facilities, Phase 1 | <del>記</del> 環境<br>Environm | 龍著<br>nental Protection Department                    |
|---|-----------------------------|---|
| 2<br>Oct                                      |                             | Nov   |
| 59  |                             | 60  |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             | ral Building Plans and FSI                            |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             |   |
|   |                             | ss Building & Wastewater                              |
|   |                             | Hall Building, Turbin Hall                            |
|   |                             | ressor & CCCW Building,                               |
|   |                             | ney, Chimney, 29-Oct-22<br>unical Treatment Plant & W |
|   |                             | tion Pavilion, Reception P                            |
|   |                             | istration Building and View                           |
|   |                             | ed Drive Way and Associa                              |
|   |                             | Substation, IWMF Substa                               |
|   |                             | quipment Structure                                    |
| evision                                       | Checked                     | Approved  |
|   | Chooked                     | , .ppi 0 000  |
| te  |                             |   |
| e   |                             |   |
| te  |                             |   |
|   |                             |   |

|                        | Activity Name   | Original<br>Duration | Remaining<br>Duration | Activity % Current Start Current Finish<br>Complete                          | Late Start             | Late Finish            | Total Float M57 Remarks                 | Aug        |   |
|------------------------|---|----------------------|-----------------------|--|------------------------|------------------------|---|------------|---|
| 04-1730                | Weighbridge   | 60                   | 30                    | 0% 22-Apr-22 A 29-Oct-22   | 27-Nov-22              | 26-Dec-22              | 58                                      | 57         | 58  |
| IP Design Packa        |   | 1594                 | 221                   | 27-Nov-18 A 08-Apr-23  | 23-Aug-22              | 14-Apr-23              | 6                                       |            |   |
| AIP Process and La     | yout Design (2.1)   | 96                   | 4                     | 30-Apr-22 A 03-Sep-22  | 05-Nov-22              | 08-Nov-22              | 66                                      |            |   |
|                        | ocess design for mechanical treatment (2.1.02)  | 96                   | 4                     | 30-Apr-22 A 03-Sep-22  | 05-Nov-22              | 08-Nov-22              | 66                                      |            |   |
| 05-1090                | Mechanical Treatment Plant  | 96                   | 4                     | 5% 30-Apr-22 A 03-Sep-22   | 05-Nov-22              | 08-Nov-22              |   |            | 03-Sep-22, Mechanical Treatment P           |
| 05-2970                | ent, Reclamation, Seawall, Breakwater, Berth (2.2) Onshore crane Facility (2.2.11)                    | 424<br>90            | 0                     | 31-May-21. 31-Aug-22<br>5% 30-Apr-22 A 31-Aug-22                             | 24-Aug-22<br>24-Aug-22 | 24-Aug-22<br>24-Aug-22 | -6                                      |            | I Onshore crane Facility (2.2.11), 31-Aug-2 |
| 05-2980                | Onshore vessel power supply system (2.2.12)   | 135                  | 0                     | 80% 31-May-21 31-Aug-22  | 24-Aug-22              | 24-Aug-22              |   |            | Onshore vessel power supply system (2.2     |
| AIP Incineration Pla   | ant Buildings (2.3)   | 1433                 | 60                    | 27-Nov-18 A 29-Oct-22  | 10-Sep-22              | 06-Jan-23              | 69                                      |            |   |
|                        | awings and Fire Saftey Strategy (2.3.00)  | 1433                 | 60                    | 27-Nov-18 A 29-Oct-22  | 12-Sep-22              | 29-Nov-22              | 31                                      |            |   |
| 05-1210                | Process Building & Was tewater Treatment Plant (2.3.00.0  | 105                  | 30                    | 65% 31-Aug-21 A 29-Sep-22  | 12-Sep-22              | 11-Oct-22              | 12                                      |            |   |
| 05-1220<br>05-2020     | ACC Equipment Structure   | 60<br>135            | 60<br>30              | 0% 31-Aug-22 29-Oct-22<br>65% 27-Nov-18 A 29-Sep-22                          | 01-Oct-22              | 29-Nov-22              | 31                                      | 31-Aug-22  |   |
| 05-2020                | Administration Building and Viewing Gallery (2.7.00)<br>IWMF Site Wide Architectural Details (2.9.00) | 135                  | 30                    | 5% 31-Aug-21 A 29-Sep-22   | 12-Sep-22<br>12-Sep-22 | 11-Oct-22<br>11-Oct-22 | 12                                      |            |   |
| 05-3020                | Site Master Layout Plan and Plant Layout (2.1.06)   | 105                  | 30                    | 65% 31-Jul-21 A 29-Sep-22  | 12-Sep-22              | 11-Oct-22              | 12                                      |            |   |
|                        | ment System (2.3.03.04)   | 121                  | 30                    | 14-Feb-22 A 29-Sep-22  |                        | 13-Oct-22              | 14                                      |            |   |
| 05-2250                | Design of the Air Quality Monitoring Stations (2.9.01)  | 60                   | 30                    | 25% 01-Jun-22 A 29-Sep-22  | 10-Sep-22              | 09-Oct-22              | 10                                      |            |   |
| 05-3840-1(M22)         | Automatic Traffic Control System (ATCS) (2.10.06.12)  | 90                   | 30                    | 5% 14-Feb-22 A 29-Sep-22   | 14-Sep-22              | 13-Oct-22              | 14                                      |            |   |
| <u> </u>               | design (excluding fire services installation design) (2.3.0   | 1397                 | 60                    | 02-Jan-19 A 29-Oct-22  | 12-Sep-22              | 06-Jan-23              |   |            |   |
| 05-1550                | Electrical Services and Lighting  | 150                  | 60                    | 25% 02-Jan-19 A 29-Oct-22  | 31-Oct-22              | 29-Dec-22              |   |            |   |
| 05-1600                | ELV (7 Packages)  | 135<br>135           | 60<br>60              | 25% 28-Feb-19 A 29-Oct-22<br>5% 01-Nov-19 A 29-Oct-22                        | 31-Oct-22<br>08-Nov-22 | 29-Dec-22              | 61<br>69                                |            |   |
| 05-1610<br>05-1770     | Lifts and Escalators (2 Packages)<br>Vehicle & Container Wash System                                  | 60                   | 60                    | 0% 31-Aug-22 29-Oct-22   | 17-Sep-22              | 06-Jan-23<br>15-Nov-22 | 17                                      | 31-Aug-22  | -   |
| 05-1770-1(M20)         | Water Cannon System   | 135                  | 60                    | 45% 31-Aug-19 A 29-Oct-22  | 12-Sep-22              | 10-Nov-22              | 12                                      |            |   |
|                        | stallation design (2.3.05)  | 135                  | 30                    | 09-Jul-19 A 28-Nov-22  |                        | 10-Dec-22              | 12                                      |            |   |
| Process Building (     | 2.3.05.01)  | 135                  | 30                    | 09-Jul-19 A 28-Nov-22  | 11-Nov-22              | 10-Dec-22              | 12                                      |            |   |
| 05-1510                | Fire Systems  | 105                  | 30                    | 5% 09-Jul-19 A 28-Nov-22   | 11-Nov-22              | 10-Dec-22              | 12                                      |            |   |
| 05-1530                | FS schematics   | 135                  | 30                    | 5% 09-Jul-19 A 28-Nov-22   | 11-Nov-22              | 10-Dec-22              | 12                                      |            | •   |
|                        | atment Plant Building (2.4)   | 1329                 | 180                   | 09-Jul-19 A 26-Feb-23  |                        | 14-Apr-23              |   |            |   |
| 05-1670                | Electrical and instrumentation works design (2.4.03)  | 180                  | 180                   | 0% 31-Aug-22* 26-Feb-23  | 17-Oct-22              | 14-Apr-23              | 47                                      | 31-Aug-22* |   |
| 05-1680                | Mechanical works design (2.4.04)<br>Fire services installation design (2.4.05) (3 Packages)           | 180<br>135           | 180<br>60             | 0% 31-Aug-22* 26-Feb-23<br>5% 09-Jul-19A 29-Oct-22                           | 17-Oct-22<br>11-Nov-22 | 14-Apr-23<br>09-Jan-23 | 47                                      | 31-Aug-22* |   |
|                        | design (excluding fire services installation design) (2.4.0   | 135                  | 135                   | 31-Aug-22 12-Jan-23  | 09-Sep-22              | 21-Jan-23              | 9                                       |            |   |
| 05-1730                | Plumbing  | 90                   | 90                    | 0% 31-Aug-22 28-Nov-22   | 21-Sep-22              | 19-Dec-22              |   | 31-Aug-22  |   |
| 05-1740                | Drainage  | 90                   | 90                    | 0% 31-Aug-22 28-Nov-22   | 21-Sep-22              | 19-Dec-22              | 21                                      | 31-Aug-22  | - <u></u>                                   |
| 05-1750                | ELV   | 90                   | 90                    | 0% 31-Aug-22 28-Nov-22   | 01-Oct-22              | 29-Dec-22              | 31                                      | 31-Aug-22  |   |
| 05-1760                | Lifts   | 135                  | 135                   | 0% 31-Aug-22 12-Jan-23   | 09-Sep-22              | 21-Jan-23              | 9                                       | 31-Aug-22  |   |
| AIP Wastewater Trea    |   | 135                  | 60                    | 09-Jul-19 A 28-Dec-22  |                        | 09-Jan-23              |   |            |   |
| 05-2790                | Fire services installation design (2.5.05)  | 135                  | 60                    | 5% 09-Jul-19 A 28-Dec-22   |                        | 09-Jan-23              |   |            | <b>_</b>                                    |
|                        | t Plant Building (2.6)  | 1279                 | 60                    | 30-Apr-19 A 29-Oct-22  |                        | 10-Dec-22              |   | 21 Aur 22  |   |
| 05-1910<br>05-1920     | Foundation design (2.6.01) Structural design (2.6.02)   | 60<br>90             | 60<br>60              | 0% 31-Aug-22 29-Oct-22<br>5% 31-Oct-21 A 29-Oct-22                           | 23-Aug-22<br>22-Sep-22 | 21-Oct-22<br>20-Nov-22 | -8                                      | 31-Aug-22  |   |
| 05-1920                | Fire services installation design (2.6.05) (3 Packages)   | 105                  | 60                    | 5% 09-Jul-19A 29-Oct-22  | 12-Sep-22              | 10-Nov-22              | 12                                      |            |   |
|                        | design (excluding fire services installation design) (2.6.0   | 135                  | 60                    | 30-Apr-19 A 29-Oct-22  | 12-Oct-22              | 10-Dec-22              |   |            |   |
| 05-1990                | Plumbing  | 135                  | 60                    | 25% 30-Apr-19 A 29-Oct-22  | 12-Oct-22              | 10-Dec-22              |   |            |   |
| 05-2000                | Drainage  | 135                  | 60                    | 5% 30-Apr-19 A 29-Oct-22   | 12-Oct-22              | 10-Dec-22              | 42                                      |            |   |
| AIP Admin istration    | Building (2.7)  | 227                  | 60                    | 31-Oct-19 A 29-Oct-22  | 24-Oct-22              | 09-Jan-23              | 72                                      |            |   |
| 05-2060                | Fire services installation design (3 Packages) (2.7.04)   | 135                  | 60                    | 5% 31-Oct-19 A 29-Oct-22   | 11-Nov-22              | 09-Jan-23              | 72                                      |            |   |
|                        | design (excluding fire services installation design) (2.7.0   | 135                  | 60                    | 31-Jan-20 A 29-Oct-22  | 24-Oct-22              | 22-Dec-22              |   |            |   |
| 05-2130                | Lifts and Escalators  | 135                  | 60                    | 5% 31-Jan-20 A 29-Oct-22   | 24-Oct-22              | 22-Dec-22              |   |            |   |
| AIP Chimney<br>05-7390 | Fire services installation design   | 90<br>90             | 90<br>90              | 31-Aug-22         28-Nov-22           0%         31-Aug-22         28-Nov-22 |                        | 08-Feb-23<br>08-Feb-23 | 72                                      | 31-Aug-22  |   |
|                        | Way and Associated Structures Foundation  | 105                  | 60                    | 31-Dec-21 A 29-Oct-22  |                        | 15-Nov-22              |   | 51-Adg-22  |   |
|                        | design (excluding fire services installation design)  | 105                  | 60                    | 31-Dec-21 A 29-Oct-22  | 17-Sep-22              | 15-Nov-22              | 17                                      |            |   |
| 05-7090                | Electrical Services and Lighting  | 105                  | 60                    | 5% 31-Dec-21 A 29-Oct-22   | 17-Sep-22              | 15-Nov-22              | 17                                      |            |   |
| AIP Roads and Utili    | ities (2.10)  | 1235                 | 75                    | 28-Jun-19 A 13-Nov-22  | 14-Sep-22              | 08-Dec-22              | 25                                      |            |   |
|                        | em design on the Artificial Island (2.10.04)  | 1080                 | 75                    | 30-Nov-19 A 13-Nov-22  | 25-Sep-22              | 08-Dec-22              | 25                                      |            |   |
| 05-2360                | Water Tanks (2.10.04.05)  | 75                   | 75                    | 0% 31-Aug-22 13-Nov-22   | 25-Sep-22              | 08-Dec-22              |   | 31-Aug-22  |   |
| 05-2370                | External FS Systems (2.10.04.06)  | 105                  | 60                    | 5% 30-Nov-19 A 29-Oct-22   | 25-Sep-22              | 23-Nov-22              | 25                                      |            |   |
|                        |   |                      |                       |  |                        |                        | • • • • • •                             |            | Date  |
| garmme                 | e for Design and Construct  | tion V               | Vorks                 |  | Remaining Work         | <b>•</b>               | <ul> <li>Actual Milestone</li> </ul>    | 04/12      |   |
| <b>-</b>               |   | _                    |                       |  | Actual Work            | •                      | <ul> <li>Critical Milestone</li> </ul>  |            |   |
| v WP-6E                |   |                      |                       |  |                        | •                      | • | 1.30-1     | un-22 Rev 6E - Jun 2022 L                   |

| ct No. EP/SP/66/12<br>Facilities, Phase 1                                   | ?             | <b>R</b> 現境像         | 讀著<br>rental Protection Department                 |
|---|---------------|----------------------|--|
| Oct   |               |                      | Nov  |
| 59  |               | 29-Oct-22 Weigh      | <sup>60</sup><br>bridge, Weighbridge, 29-0         |
|   |               |                      |  |
|   |               |                      |  |
| Mechanical Treatment Plant, 03-Sep  | p-22          | 2                    |  |
| I-Aug-22, Onshore crane Facility (2.2                                       | 2 11          | )                    |  |
| , 31-Aug-22, 31-Aug-22, Onshore ve  |               |                      | em (2.2.12)  |
|   |               |                      |  |
| Sep-22, Process Building & Waster   |               |                      | (2.3.00.01 & 2.5.00.01), Pr<br>quipment Structure  |
| Sep-22, Administration Building and   | d Vie         | ewing Gallery (2.7.  | 00), Administration Buildi                         |
| Sep-22, IWMF Site Wide Architectu   | ural          | Details (2.9.00), IV | /MF Site Wide Architectu                           |
| Sep-22, Site Master Layout Plan and   | d Pl          | ant Layout (2.1.06)  | , Site Master Layout Plan a                        |
| Sep-22, Design of the Air Quality Mo<br>Sep-22, Automatic Traffic Control S |               |                      |  |
|   | _             | 29-Oct-22 Electri    | cal Services and Lighting,                         |
|   |               |                      | Packages), ELV (7 Pack                             |
|   |               |                      | nd Escalators (2 Packages                          |
|   |               | 29-Oct-22, Vehicl    | e & Container Wash Syste                           |
|   |               | 29-Oct-22, Water     | Cann on System, Water C                            |
|   |               |                      |  |
|   | יייי<br>ריייי |                      |  |
|   |               |                      |  |
|   |               |                      |  |
|   |               | 20 Opt 22 Fire of    | pruises installation design                        |
|   |               | 29-OCI-22, FITe se   | ervices installation design                        |
|   |               |                      |  |
|   |               |                      |  |
|   |               |                      |  |
|   |               |                      |  |
|   |               |                      |  |
|   |               | 29-Oct-22. Found     | ation design (2.6.01)                              |
|   |               |                      | ural design (2.6.02), Struct                       |
|   |               | 29-Oct-22, Fire se   | ervices installation design                        |
|   |               | 29-Oct-22, Plumb     | ing, Plumbing, 29-Oct-22                           |
|   |               | 29-Oct-22, Draina    | ge, Drainage, 29-Oct-22                            |
|   |               | 29-Oct-22, Fire se   | ervices installation design                        |
|   |               | 29-Oct-22, Lifts ar  | nd Escalators, Lifts and Es                        |
|   |               |                      |  |
|   |               | ······               |  |
|   |               |                      |  |
|   |               | 29-Oct-22, Electri   | cal Services and Lighting,                         |
|   |               |                      |  |
|   |               | 29-Oct-22, Extern    | 13-Nov-22, Water Tan<br>al FS Systems (2.10.04.06) |
| ision   |               | Checked              | Approved   |
|   |               |                      | 1-1  |
| !   |               |                      |  |
|   |               |                      |  |
|   |               |                      |  |
|   | -             |                      |  |

|                               | Activity Name  | Original<br>Duration | Remaining<br>Duration | Activity % Current Start<br>Complete | Current Finish         | Late Start             | Late Finish            | Total Float M57 Remarks                | Aug            | Sep  | 2022            |
|-------------------------------|--|----------------------|-----------------------|--------------------------------------|------------------------|------------------------|------------------------|--|----------------|--|-----------------|
| Design of telecom             | nunication and other utilities (2.10.06)   | 1173                 | 60                    | 28-Jun-19 A                          | 29-Oct-22              | 14-Sep-22              | 23-Nov-22              | 25                                     | 57             | 58   |                 |
| 05-2380                       | Power Distribution System concept / schematics (2.10.06  | 135                  | 30                    | 5% 31-Jan-21 A                       | 29-Sep-22              | 29-Sep-22              | 28-Oct-22              | 29                                     |                |  | 29              |
| 05-2410                       | Site ELV Network System - Communications System con  | 135                  | 60                    | 5% 31-Oct-20 A                       |                        | 25-Sep-22              | 23-Nov-22              | 25                                     |                |  |                 |
| 05-2420                       | Site ELV Network System - Security Systems concept / sc<br>Site ELV Network System - Navigation aids concept / sche        | 135<br>105           | 60<br>45              | 5% 31-Oct-20 A<br>57.14% 31-May-22   | 29-Oct-22<br>14-Oct-22 | 25-Sep-22<br>25-Sep-22 | 23-Nov-22<br>08-Nov-22 | 25                                     |                |  |                 |
| 05-2440                       | Microwave transmission of FS direct link (2.10.06.07)  | 105                  | 30                    | 45% 28-Jun-19 A                      |                        |                        | 19-Oct-22              | 20                                     |                |  | 29              |
| 05-2450                       | Fuel Handling System concept / schematics (2.10.06.08)   | 135                  | 30                    | 5% 24-Jan-20 A                       | · · ·                  |                        | 13-Oct-22              | 14                                     |                |  | 29              |
| AIP Architectural, F          | inishes and Landscaping Works (2.11)   | 759                  | 90                    | 31-Oct-20 A                          | 28-Nov-22              | 01-Sep-22              | 29-Dec-22              | 31                                     |                |  |                 |
| External and interr           |  | 652                  | 30                    | 31-Oct-20 A                          |                        | 01-Sep-22              | 13-Oct-22              | 14                                     |                |  |                 |
| 05-2510                       | External and internal finishes design for Incineration Plant   | 105                  | 30                    | 80% 31-Oct-20 A                      | · ·                    | · ·                    | 13-Oct-22              | 14                                     |                |  | 29              |
| 05-2520                       | External and internal finishes design for ACC Equipment `<br>External and internal finishes design for Turbine Hall Build  | 75<br>105            | 30<br>0               | 60% 31-May-22<br>80% 31-Oct-20 A     |                        | · ·                    | 13-Oct-22<br>13-Oct-22 | 14                                     |                | I 31-Aug-22, External and interna                  | al finishes des |
| 05-2540                       | External and internal finishes design for CCCW Building  | 105                  | 1                     | 80% 31-Oct-20 A                      |                        |                        | 13-Oct-22              | 43                                     |                | <ul> <li>31-Aug-22, External and intern</li> </ul> |                 |
| 05-2550                       | External and internal finishes design for Chimney  | 60                   | 30                    | 80% 31-May-22                        | 29-Sep-22              | 14-Sep-22              | 13-Oct-22              | 14                                     |                |  | 29              |
| 05-2560                       | External and internal finishes design for Reception Pavilion   | 105                  | 30                    | 80% 31-Oct-20 A                      | 29-Sep-22              | 14-Sep-22              | 13-Oct-22              | 14                                     |                |  | 29              |
| 05-2570                       | External and internal finishes design for MT Plant Building  | 105                  | 30                    | 45% 31-Oct-20 A                      | · ·                    | 14-Sep-22              | 13-Oct-22              | 14                                     |                | <b>.</b>   | 29              |
| 05-2580                       | External and internal finishes design for the Wastewater T   | 105                  | 30                    | 80% 30-Sep-21 A                      |                        |                        | 05-Oct-22              | 6                                      |                |  | 29              |
| 05-2590                       | External and internal finishes design for the Water Treatm<br>External and internal finishes design for the Administration | 105<br>105           | 30<br>30              | 25% 30-Sep-21 A<br>45% 31-Oct-20 A   | · · ·                  |                        | 13-Oct-22<br>13-Oct-22 | 14                                     |                |  | 29              |
| 05-2600                       | External and internal finishes design for the IWMF Substa  | 105                  | 10                    | 80% 31-Oct-20 A                      | · · ·                  | •                      | 10-Sep-22              | 1                                      |                | 09-Sep-22, Extern                                  | nal and interna |
| 05-5410                       | External and internal finishes design for Elevated Driveway  | 105                  | 30                    | 80% 31-Jul-21 A                      | · · ·                  | · ·                    | 13-Oct-22              | 14                                     |                |  | 29              |
| Facade Structural             |  | 90                   | 90                    | 31-Aug-22                            | 28-Nov-22              |                        | 29-Dec-22              | 31                                     |                |  |                 |
| 05-8090(6D)10                 | Sky Deck near Administration Building Structural Design  | 90                   | 90                    | 0% 31-Aug-22                         | 28-Nov-22              | 01-Oct-22              | 29-Dec-22              | 31                                     | 31-Aug-22      |  |                 |
|                               | Facilities for the Operation (2.13)  | 105                  | 10                    | 30-Sep-20 A                          | 09-Sep-22              | 03-Oct-22              | 12-Oct-22              | 33                                     |                |  |                 |
| 05-2690                       | Design of vehicles for MSW and Ash and Residues delive   | 105                  | 10                    | 65% 30-Sep-20 A                      |                        |                        | 12-Oct-22              | 33                                     |                | 09-Sep-22, Desig                                   | Jn of vehicles  |
| IP Miscellaneous              | `  | 105                  | 105                   | 31-Aug-22                            |                        |                        | 26-Jan-23              | 44                                     | 01 Aur 00      |  |                 |
| 05-2710                       | Design of process related CCTV and existing onshore crai   | 105<br>90            | 105<br>90             | 0% 31-Aug-22<br>31-Aug-22            |                        |                        | 26-Jan-23<br>22-Feb-23 | 44                                     | 31-Aug-22      |  |                 |
| IP Miscellaneous I<br>)5-2740 | Gatehouses (2.15.03)   | 90                   | 90                    | 0% 31-Aug-22                         |                        | 28-Oct-22              | 25-Jan-23              | 58                                     | 31-Aug-22      |  |                 |
| 05-2750                       | Weighbridge office (2.15.04)   | 90                   | 90                    | 0% 31-Aug-22                         |                        |                        | 22-Feb-23              | 86                                     | 31-Aug-22      |  |                 |
| IP O&M Packages               |  | 190                  | 190                   | 01-Oct-22                            |                        |                        | 08-Apr-23              | 0                                      |                |  |                 |
| 05-8050-1(M55)                | Design of (pilot) Electric Vehicle   | 190                  | 190                   | 0% 01-Oct-22*                        | 08-Apr-23              | 01-Oct-22              | 08-Apr-23              | 0                                      |                | 0.   | )1-Oct-22*      |
| DA Design Packa               | age Submissions  | 1593                 | 274                   | 20-Jan-19 A                          | 31-May-23              | 25-Aug-22              | 03-Jul-23              | 33                                     |                |  |                 |
|                               | ayout Design (21)  | 809                  | 109                   | 30-Sep-20 A                          |                        | ·                      | 21-Feb-23              | 66                                     |                |  |                 |
|                               | cess design for mechanical treatment (2.1.14)  | 686                  | 109                   | 31-Jan-21 A                          |                        | 09-Nov-22              | 21-Feb-23              | 66                                     |                |  |                 |
| 05-3500<br>05-3510            | Mechanical Treatment Plant (2.1.14)<br>Water Treatment Plant and Boiler Water Treatment (Demi                              | 105<br>105           | 105<br>60             | 0% 04-Sep-22<br>5% 31-Jan-21 A       |                        | 09-Nov-22<br>14-Nov-22 | 21-Feb-23<br>12-Jan-23 | 66<br>75                               | 04-Se          |  | į.              |
|                               | process design for incineration (2.1.16)   | 105                  | 60                    | 30-Sep-20 A                          |                        | 01-Sep-22              | 30-Oct-22              | 1                                      |                |  |                 |
| 05-4660                       | Flue Gas Treatment System (2 Packages)   | 105                  | 60                    | 45% 30-Sep-20 A                      |                        | 01-Sep-22              | 30-Oct-22              | 1                                      |                |  |                 |
|                               | ent, Reclamation, Seawall, Breakwater, Berth (2.2)   | 1409                 | 90                    | 20-Jan-19 A                          |                        |                        | 22-Nov-22              | -6                                     |                |  |                 |
| 05-3430-2(M37)                | Geotechnical Interpretative Report (2.2.02.02)   | 105                  | 10                    | 65% 31-Dec-20 A                      | 09-Sep-22              | 16-Sep-22              | 26-Sep-22              | 16                                     |                | 09-Sep-22, Geote                                   | echnical Interp |
| 05-3450                       | Seawall design (2.2.20)  | 60                   | 10                    | 65% 20-Jan-19 A                      | · ·                    | · ·                    | 12-Sep-22              | 3                                      |                | 09-Sep-22, Seaw                                    | /all design (2. |
| 05-3480                       | Onshore crane Facility (2.2.23)  | 90                   | 90                    | 0% 31-Aug-22                         |                        | -                      | 22-Nov-22              | -6                                     | 31-Aug-22      |  |                 |
| )5-3490                       | Onshore vessel power supply system (2.2.24)  | 90                   | 90                    | 0% 31-Aug-22                         |                        | 25-Aug-22              | 22-Nov-22              | -6                                     | 31-Aug-22      |  |                 |
| Foundation design             | ant Buildings (2.3)  | 1185<br>90           | 150<br>20             | 31-Oct-19 A<br>08-Jul-21 A           |                        | 01-Sep-22<br>01-Sep-22 | 08-Feb-23<br>20-Sep-22 | 12                                     |                |  |                 |
| 05-3240                       | Turbin Hall Building   | 90                   | 20                    | 80% 08-Jul-21 A                      |                        |                        | 20-Sep-22              | 1                                      |                | 19   | -Sep-22, Turb   |
| Structural design (           | 2.3.14)  | 189                  | 0                     | 03-Jun-21 A                          | 31-Aug-22              | 30-Sep-22              | 30-Sep-22              | 31                                     |                |  |                 |
| 05-5350                       | Turbin Hall Building (2.3.14.03)   | 189                  | 0                     | 45% 03-Jun-21 A                      | 31-Aug-22              | 30-Sep-22              | 30-Sep-22              | 31                                     |                | I 31-Aug-22, Turbin Hall Building                  | g (2.3.14.03),  |
|                               | umentation works design (2.3.15)   | 455                  | 120                   | 27-Nov-20 A                          | 28-Dec-22              | 04-Sep-22              | 11-Jan-23              | 14                                     |                |  |                 |
| 2.3.15.01                     |  | 105                  | 30                    | 05-Nov-21 A                          |                        | · · ·                  | 03-Oct-22              | 4                                      |                |  |                 |
| 05-3360                       | 11kV/380V Power Transformers Design (2.3.15.01)  | 105                  | 30                    | 80% 05-Nov-21 A                      | · · ·                  |                        | 03-Oct-22              | 4                                      |                |  | 29              |
| E&IC Package 1 (I<br>05-3370  | Process Island) (2.3.15.02)<br>Electric Heat Tracing (Process Island) (2.3.15.02.10)                                       | 378<br>120           | 1                     | 27-Nov-20 A<br>5% 17-Feb-22 A        |                        | · ·                    | 10-Oct-22<br>10-Oct-22 | 40                                     |                | 31-Aug-22, Electric Heat Traci                     | im (Procose     |
| 05-3390-11(M55)               | Electrical Works - Process Island Uninterruptable Power  | 120                  | 1                     | 80% 27-Nov-20 A                      | -                      |                        | 10-Oct-22              | 40                                     |                | 31-Aug-22, Electrical Works -                      |                 |
| 05-3390-13(M55)               | Electrical Works E&I Installation at Yard (2.3.15.02.08)   | 105                  | 1                     | 25% 07-May-22                        |                        |                        | 14-Sep-22              | 14                                     |                | 31-Aug-22, Electrical Works E                      |                 |
| 05-3390-6(M55)                | Electrical Works Instrumentation (2.3.15.02.06)  | 105                  | 1                     | 80% 15-Oct-21 A                      |                        |                        | 10-Oct-22              | 40                                     |                | 31-Aug-22, Electrical Works I                      |                 |
| 05-3390-9(M55)                | Electrical Works - VSD (2.3.15.02.02)  | 105                  | 1                     | 80% 15-Dec-20 A                      | 31-Aug-22              | 10-Oct-22              | 10-Oct-22              | 40                                     |                | 31-Aug-22, Electrical Works -                      |                 |
| 05-7400-1(M55)                | Electrical works CEMS and Process Analysers (2.3.15.02   | 105                  | 1                     | 5% 12-Jul-21 A                       | 31-Aug-22              | 10-Oct-22              | 10-Oct-22              | 40                                     |                | 31-Aug-22, Electrical works C                      | EMS and Pro     |
|                               |  |                      |                       |                                      |                        |                        |                        | <b>.</b>                               | <br>I          | Date   | Re              |
| darmme                        | for Design and Construc  | tion \               | Nork                  | S                                    |                        | Remaining Work         | <b>♦</b>               | <ul> <li>Actual Milestone</li> </ul>   | 04/12          |  |                 |
|                               | ✓  |                      |                       |                                      |                        | Actual Work            | •                      | <ul> <li>Critical Milestone</li> </ul> |                |  |                 |
| -                             |  |                      |                       |                                      |                        |                        |                        |  | 30-1           | un-22   Rev 6E - Jun 20                            | 022 Updati      |
| <b>WP-6E</b><br>a 3 of 14     | -M57)  |                      |                       |                                      |                        | Critical Remaining     | g Work                 |  | 30-Ji<br>31-Ji |  |                 |

| ct No. EP/SP/66/12<br>Facilities, Phase 1   |   | 護署<br>rental Protaction Department   |
|---|---|--|
| Oct   |   | Nov  |
| 59  |   | 60   |
| Sep-22, Power Distribution System<br>14-Oct-22, Site E<br>Sep-22, Microwave transmission of<br>Sep-22, Fuel Handling System conc  | 29-Oct-22, Site E<br>29-Oct-22, Site E<br>LV Network System -<br>FS direct link (2.10.06  | LV Network System - Com<br>LV Network System - Secu<br>Navigation aids concept / s<br>.07), Microwave transmiss  |
| Sep-22, External and internal finishe<br>Sep-22, External and internal finishe<br>gn for Turbine Hall Building, External<br>ign for CCCW Building, External and<br>Sep-22, External and internal finishe<br>Sep-22, External and internal finishe | es design for ACC Eq.<br>I and internal finishes<br>d internal finishes desi<br>ss design for Chimney<br>es design for Receptio<br>es design for MT Plant<br>es design for the Wast<br>es design for the Wate<br>es design for the Adm i<br>ation (2.11.06), Extern | ipm ent Yard, External and<br>design for Turbine Hall Bu<br>gn for CCCW Building, 31<br>External and internal finis<br>n Pavilion, External and in<br>Building (2.11.02), Externa<br>ewater Treatment Plant C2,<br>Treatment Plant Building<br>nistration Building (2.11.02)<br>al and internal finishes des |
|   |   |  |
| r MSW and Ash and Residues deliv  | ery (2.13.01), Design   | of vehicles for MSW and A  |
|   |   |  |
|   |   |  |
|   |   |  |
| etative Report (2.2.02.02), Geotechni   | 29-Oct-22, Flue G cal Interpretative Repo   | Treatment Plant and Boile<br>ias Treatment System (2 P<br>ort (2.2.02.02), 09-Sep-22   |
| 20), Seawall design (2.2.20), 09-Sep  | )-22  |  |
|   |   |  |
|   |   |  |
| Hall Building, Turbin Hall Building,  | 19-Sep-22   |  |
| ırbin Hall Building (2.3.14.03), 31-Au  | ıg-22   |  |
| Sep-22, 11kV/380V Power Transforr   | ners Design (2.3.15.0   | 1), 11kV/380V Power Tran   |
| land) (2.3.15.02.10), Electric Heat T<br>d Uninterruptable Power Supply (UP<br>at Yard (2.3.15.02.08), Electrical W<br>(2.3.15.02.06), Electrical Works Ins<br>2.02), Electrical Works - VSD (2.3.1<br>ess Analysers (2.3.15.02.07), Electri  | S) (2.3.15.02.03), Electronic constraints E&I Installation a trumentation (2.3.15.05.02.02), 31-Aug-22  | ctrical Works - Process Is<br>at Yard (2.3.15.02.08), 31-<br>2.06), 31-Aug-22  |
| ision   | Checked   | Approved   |
|   | Chooked   | , ppi 0100   |
|   |   |  |
|   |   |  |
|   |   |  |

|                           | Activity Name  | Original<br>Duration | Remaining<br>Duration | Activity % Current Start<br>Complete | Current Finish         | Late Start     | Late Finish            | Total Float M57 Remarks                | Aug<br>57              | Sep<br>58  |
|---------------------------|--|----------------------|-----------------------|--------------------------------------|------------------------|----------------|------------------------|--|------------------------|--|
| Operation Manage          | ement System (2.3.15.04)   | 90                   | 90                    | 30-Sep-22                            | 28-Dec-22              | 10-Oct-22      | 11-Jan-23              | 14                                     |                        |  |
| 05-4490                   | Design of the Air Quality Monitoring Stations (2.9.03)   | 60                   | 60                    | 0% 30-Sep-22                         | 28-Nov-22              |                | 08-Dec-22              | 10                                     |                        | 30-Sep   |
|                           | Automatic Traffic Control System (ATCS)  | 90                   | 90                    | 0% 30-Sep-22                         |                        |                | 11-Jan-23              | 14                                     |                        | 30-Sep   |
| 2.3.15.05                 | Electrical and Instrumentation Works Design - Balance of   | 105<br>105           | 1                     | 15-Jul-21 A<br>80% 07-May-22         | 31-Aug-22              |                | 10-Oct-22<br>10-Oct-22 | 40                                     |                        | <ul> <li>31-Aug-22, Electrical and Instrume</li> </ul> |
| . ,                       | Package 3 (Balance of Plant) - Weighbridge Electrical &  | 105                  | 1                     | 45% 04-Jan-22 A                      |                        |                | 10-Oct-22              | 40                                     |                        | 31-Aug-22, Package 3 (Balance of                       |
|                           | Was te Crane Functional Description (2.3.15.05.08)   | 105                  | 1                     | 80% 15-Jul-21 A                      | -                      |                | 10-Oct-22              | 40                                     |                        | 31-Aug-22, Waste Crane Functiona                       |
| 05-3390-3(M55)            | Electrical and Instrumentation Works Design - Compress   | 105                  | 1                     | 80% 29-Nov-21 A                      | 31-Aug-22              | 10-Oct-22      | 10-Oct-22              | 40                                     |                        | 31-Aug-22, Electrical and Instrume                     |
| 05-3390-5(M55)            | Electrical and Instrumentation Works - Ash Crane (2.3.15   | 105                  | 1                     | 80% 30-Aug-21 A                      | A 31-Aug-22            | 10-Oct-22      | 10-Oct-22              | 40                                     |                        | 31-Aug-22, Electrical and Instrume                     |
| lechanical works          | design (2.3.16)  | 683                  | 120                   | 31-Oct-19 A                          | 28-Dec-22              | 03-Sep-22      | 01-Jan-23              | 4                                      |                        |  |
| Plant and Equipn          |  | 471                  | 120                   | 31-Oct-19 A                          |                        | · ·            | 01-Jan-23              | 4                                      |                        |  |
| 05-3590                   | Waste Crane and Grapple System (2.3.15.05.04)  | 105                  | 1                     | 80% 30-Sep-20 A                      | -                      | · ·            | 03-Sep-22              | 3                                      |                        | 31-Aug-22, Waste Crane and Grap                        |
| 05-3790<br>05-3810        | Flue Gas Treatment System (12 Packages)<br>Steam Turbine Generator (STG) and Pressure Reducing a | 105<br>105           | 60<br>60              | 25% 31-Oct-19 A<br>5% 31-Oct-20 A    |                        |                | 29-Dec-22<br>01-Jan-23 | 64                                     |                        |  |
| 05-3810                   | Closed Circuit Cooling Water System  | 105                  | 30                    | 5% 31-Oct-20 A                       |                        |                | 14-Oct-22              | 15                                     |                        |  |
| .,                        | ks (Incl. Ductworks) and Valves  | 105                  | 3                     | 31-May-21                            | 02-Sep-22              | · ·            | 13-Sep-22              | 11                                     |                        |  |
| 05-4950                   | Turbine Hall   | 105                  | 3                     | 5% 31-May-21                         | 02-Sep-22              |                | 13-Sep-22              | 11                                     |                        | 02-Sep-22, Turbine Hall, Turbine                       |
| Process steel stru        | ucture support (For eqipment, piping & duct, cable tray e  | 376                  | 30                    | 31-Aug-20 A                          | A 29-Sep-22            | 23-Sep-22      | 15-Dec-22              | 77                                     |                        | ······································                 |
| 05-3540                   | Pipe Rack C1, C2, C3, D1 & D2 (Prefab.3)   | 105                  | 30                    | 5% 29-May-21                         | 29-Sep-22              | 16-Nov-22      | 15-Dec-22              | 77                                     |                        |  |
| 05-3550                   | Turbine Hall   | 105                  | 1                     | 5% 31-Aug-20 A                       | A 31-Aug-22            | 23-Sep-22      | 23-Sep-22              | 23                                     |                        | 31-Aug-22, Turbine Hall, Turbine H                     |
|                           | design (excluding fire services installation design) (2.3.1                                      | 90                   | 90                    |                                      | 27-Jan-23              |                | 08-Feb-23              | 12                                     |                        |  |
| 5-3780                    | Vehicle & Container Wash System  | 60                   | 60                    | 0% 30-Oct-22                         | 28-Dec-22              |                | 14-Jan-23              | 17                                     |                        |  |
| 5-3780-2(M20)             | Water Cannon System  | 90                   | 90                    | 0% 30-Oct-22                         | 27-Jan-23              |                | 08-Feb-23              | 12                                     |                        |  |
| 5-3290                    | awings and Fire Saftey Strategy (2.3.25) Process Building & Wastewater Treatment Plant           | 184<br>105           | 105<br>105            | 13-Jun-22 A<br>0% 13-Jun-22 A        |                        | · · ·          | 29-Dec-22<br>29-Dec-22 | <u>16</u><br>16                        |                        |  |
| 5-3300                    | ACC Equipment Structure  | 105                  | 105                   | 0% 13-Juli-22 A                      | 13-Dec-22              | •              | 29-Dec-22<br>29-Dec-22 | 16                                     | 31-Aug-22              |  |
| 5-3330                    | Chimney  | 105                  | 105                   | 0% 31-Aug-22                         | 13-Dec-22              | · ·            | 29-Dec-22              | 16                                     | 31-Aug-22              |  |
| 5-3350                    | Reception Pavilion   | 105                  | 105                   | 0% 31-Aug-22                         | 13-Dec-22              | · ·            | 29-Dec-22              | 16                                     | 31-Aug-22              |  |
| 5-3520                    | Site Master Layout Plan and Plant Layout   | 105                  | 105                   | 0% 31-Aug-22                         | 13-Dec-22              | 16-Sep-22      | 29-Dec-22              | 16                                     | 31-Aug-22              |  |
| 5-4170                    | Administration Building and Viewing Gallery (2.7.21)   | 105                  | 105                   | 0% 31-Aug-22                         | 13-Dec-22              | 16-Sep-22      | 29-Dec-22              | 16                                     | 31-Aug-22              |  |
| 5-5160                    | Mechanical Treatment Plant & Water Treatment Plant (2.4  | 105                  | 105                   | 0% 31-Aug-22                         | 13-Dec-22              | 16-Sep-22      | 29-Dec-22              | 16                                     | 31-Aug-22              |  |
| 05-6110(M46)              | Gate House and miscellaneous   | 105                  | 105                   | 0% 31-Aug-22                         | 13-Dec-22              | · ·            | 29-Dec-22              | 16                                     | 31-Aug-22              |  |
|                           | eatment Plant Building (2.4)   | 105                  | 105                   |                                      | 13-Dec-22              |                | 18-Feb-23              | 67                                     |                        |  |
| 5-5170                    | Foundation design (2.4.13)   | 90                   | 90                    | 0% 31-Aug-22                         | 28-Nov-22              | •              | 20-Dec-22              | 22                                     | 31-Aug-22              | <mark></mark>  |
| 5-5180                    | Structural design (2.4.14)<br>eatment Plant (2.5)  | 105<br>90            | 105<br>90             | 0% 31-Aug-22                         | 27-Jan-23              |                | 18-Feb-23<br>08-Feb-23 | 67<br>12                               | 31-Aug-22              |  |
| 5-3970                    | Fire services installation design (2.5.17) (2 Packages)  | 90                   | 90                    | 0% 30-Oct-22                         | 27-Jan-23              |                | 08-Feb-23              | 12                                     |                        |  |
|                           | nt Plant Building (2.6)  | 242                  | 150                   |                                      | 27-Jan-23              |                | 07-Apr-23              | 70                                     |                        |  |
| 5-4060                    | Foundation design (2.6.13)   | 60                   | 60                    | 0% 30-Oct-22                         | 28-Dec-22              | 22-Oct-22      | 20-Dec-22              | -8                                     |                        |  |
| 5-4070                    | Structural design (2.6.14)   | 90                   | 90                    | 0% 30-Oct-22                         | 27-Jan-23              | 21-Nov-22      | 18-Feb-23              | 22                                     |                        |  |
| lectrical and inst        | rumentation works design (2.6.15)  | 238                  | 146                   | 11-Apr-22 A                          | 23-Jan-23              | 13-Nov-22      | 07-Apr-23              | 74                                     |                        |  |
| 5-4080                    | Water Treatment Plant (WTP) - Variable Speed Drive (2.6  | 238                  | 146                   | 5% 11-Apr-22 A                       |                        |                | 07-Apr-23              | 74                                     |                        |  |
| A IWMF Substati           |  | 90                   | 90                    | 31-Aug-22                            |                        |                | 06-Feb-23              | 70                                     |                        |  |
|                           | design (excluding fire services installation design) (2.8.1                                      | 90                   | 90                    | 31-Aug-22                            |                        |                | 06-Feb-23              | 70                                     | 01 Aur 00              |  |
| 15-4990<br>15-5010        | Electrical Services and Lighting Plumbing  | 90<br>90             | 90<br>90              | 0% 31-Aug-22<br>0% 31-Aug-22         | 28-Nov-22<br>28-Nov-22 |                | 29-Dec-22<br>06-Feb-23 | 31<br>70                               | 31-Aug-22<br>31-Aug-22 |  |
| 5-5020                    | Drainage   | 90                   | 90                    | 0% 31-Aug-22                         | 28-Nov-22              |                | 06-Feb-23              | 70                                     | 31-Aug-22              |  |
| 5-5030-1                  | Building Management System (BMS)   | 90                   | 90                    | 0% 31-Aug-22                         |                        |                | 06-Feb-23              | 70                                     | 31-Aug-22              |  |
| A Air Cool Cond           | ensers Equipment (2.3.06)  | 90                   | 90                    | 31-Aug-22                            | 28-Nov-22              | 11-Nov-22      | 08-Feb-23              | 72                                     |                        |  |
| uilding services          | design (excluding fire services installation design) (2.3.0                                      | 90                   | 90                    | 31-Aug-22                            | 28-Nov-22              | 11-Nov-22      | 08-Feb-23              | 72                                     |                        |  |
| 5-5520                    | Plumbing   | 90                   | 90                    | 0% 31-Aug-22                         | 28-Nov-22              | 11-Nov-22      | 08-Feb-23              | 72                                     | 31-Aug-22              |  |
|                           | e Way and Associated Structures Foundation   | 150                  | 150                   |                                      | 27-Jan-23              |                | 13-Feb-23              | 17                                     |                        |  |
|                           | design (excluding fire services installation design)   | 150                  | 150                   |                                      | 27-Jan-23              |                | 13-Feb-23              | 17                                     |                        |  |
| 15-5560                   | Building Management System (BMS)   | 90                   | 90                    | 0% 31-Aug-22                         |                        |                | 13-Feb-23              | 77                                     | 31-Aug-22              |  |
| 5-7240<br>A Reception Pav | Electrical Services and Lighting   | 90<br>105            | 90<br>60              |                                      | 27-Jan-23<br>29-Oct-22 |                | 13-Feb-23<br>12-Dec-22 | 17                                     |                        |  |
| 5-5390                    | Structural Design  | 105                  | 60                    |                                      |                        |                | 12-Dec-22<br>12-Dec-22 | 44                                     |                        | · · · · · · · · · · · · · · · · · · ·                  |
| A Roadsand Uti            | -  | 408                  | 165                   | -                                    | 11-Feb-23              |                | 10-Mar-23              | 27                                     |                        |  |
|                           | orks layout on the Artificial Island (2.10,13)   | 90                   | 90                    | 31-Aug-22                            |                        |                | 11-Jan-23              | 44                                     |                        |  |
|                           |  |                      |                       |                                      |                        |                |                        |  | L                      | <u> </u>   |
| armme                     | e for Design and Construc  | tion V               | Norka                 |                                      |                        | Remaining Work | <b>♦</b>               | Actual Milestone                       |                        | Date   |
|                           |  |                      |                       | •                                    |                        | Actual Work    | ▲                      | <ul> <li>Critical Milestone</li> </ul> | 04/1                   | 2/17 Rev. 0 - 1st Issue                                |
| / WP-6E                   |  |                      |                       | ,                                    |                        |                | •                      |  |                        | Jun-22 Rev 6E - Jun 2022                               |

| ract No. EP/SP/66/12<br>ent Facilities, Phase 1<br>∞   |   | 禮著<br>rental Protection Department                   |
|--|---|--|
| Oct  |   | Nov  |
| 59   |   | 60   |
| <u> </u>   |   |  |
|  |   |  |
|  |   |  |
|  |   |  |
| Works Design - Balance of Plant LV S<br>Weighbridge Electrical & Instrumenta<br>ription (2.3.15.05.08), Waste Crane Fun<br>Works Design - Compressed Air Plant | tion Package & ALPC                           | RS (2.3.15.05.07), Packag<br>.3.15.05.08), 31-Aug-22 |
| Works - Ash Crane (2.3.15.05.05), Ele  | ctrical and Instrument                        | ation Works - Ash Crane (                            |
|  |   |  |
|  |   |  |
| stem (2.3.15.05.04), Waste Crane and G   | irapple System (2.3.15                        | .05.04), 31-Aug-22                                   |
|  |   |  |
|  | 29-Oct-22. Steam                              | Turbine Generator (STG)                              |
| 20 Son 22 Classed Circuit Carlies W  |   |  |
| 29-Sep-22, Closed Circuit Cooling Wat  | or Gystelli, Giusea Gli                       | Source of the system                                 |
|  |   |  |
| 02-Sep-22  |   |  |
| 1  |   |  |
| 20-San-22 Pino Pook C1 C2 C2 D1  | R D2 (Profab 2) Dire                          | Back C1 C2 C2 D1 0 D0                                |
| 29-Sep-22, Pipe Rack C1, C2, C3, D1 &  | x uz (Freiab.3), Pipe                         | nauk u i, uz, us, D i & D2                           |
| Aug-22   |   |  |
|  |   |  |
| 30-Oct-22  | 2   |  |
|  | · · · · <u>· · · · · · · · · · · · · · · </u> |  |
| 30-Oct-22  |   |  |
| <u> </u>   |   |  |
| a  |   |  |
| <u></u>  |   |  |
|  |   |  |
|  |   |  |
|  |   |  |
|  |   |  |
|  |   |  |
|  |   |  |
|  |   |  |
| i  |   |  |
|  |   |  |
|  |   |  |
|  |   |  |
|  |   |  |
|  |   |  |
| 30-Oct-22  | 2   |  |
|  |   |  |
| 30-Oct-22  | 2   |  |
|  |   |  |
| 30-Oct-22  |   |  |
|  |   |  |
|  |   |  |
| 1  |   |  |
|  |   |  |
|  |   |  |
|  |   |  |
|  |   |  |
|  |   |  |
|  |   |  |
|  |   |  |
| <u></u>  |   |  |
|  |   |  |
|  |   |  |
|  |   |  |
| ;  |   |  |
|  |   |  |
|  |   |  |
| 30-Oct-22  | 2   |  |
| }  |   |  |
| ±  | 29-00t-22 Struct                              | ural Design, Structural Des                          |
|  | 20-001-22, 311 UCI                            |  |
|  |   |  |
|  |   |  |
|  |   |  |
| Revision   | Checked                                       | Approved   |
|  |   |  |
|  |   |  |
| ate  |   |  |
| ite  |   |  |
| ate  |   |  |
| ~~~  |   | I  |

|                                | Activity Name   | Original<br>Duration | Remaining<br>Duration | Activity %<br>Complete | Current Start          | Current Finish           | Late Start                    | Late Finish                   | Total Float M57 Remarks  | Aug             | Sep                          |
|--------------------------------|---|----------------------|-----------------------|------------------------|------------------------|--------------------------|-------------------------------|-------------------------------|--|-----------------|------------------------------|
| 05-4470                        | Roads and hardstandings layout  | 90                   | 90                    | 0%                     | 31-Aug-22              | 28-Nov-22                | 14-Oct-22                     | 11-Jan-23                     | 44   | 57<br>31-Aug-22 | 58                           |
| 05-4480                        | Road signage and markings   | 90                   | 90                    | 0%                     | 31-Aug-22              | 28-Nov-22                | 14-Oct-22                     | 11-Jan-23                     | 44   | 31-Aug-22       |                              |
|                                | on the Artificial Island (2.10.14)  | 90                   | 4                     |                        | 13-Jan-22/             | A 03-Sep-22              | 06-Sep-22                     | 09-Sep-22                     | 6  |                 |                              |
| 05-4440-1(M55)                 | Ship-to-shore Sewage Transfer System for IWMF Vessels   | 90                   | 4                     | 45%                    | 13-Jan-22              | A 03-Sep-22              | 06-Sep-22                     | 09-Sep-22                     | 6  |                 | 03-Sep-22, Ship-to-shore Sew |
| Drainage system d              | lesign on the Artificial Island (2.10.15)   | 333                  | 90                    |                        | 31-Dec-21              | A 28-Nov-22              | 14-Oct-22                     | 11-Jan-23                     | 44   |                 |                              |
| 05-5310                        | Surface water Drainage System   | 90                   | 90                    | 0%                     | 31-Aug-22              | 28-Nov-22                | 14-Oct-22                     | 11-Jan-23                     | 44   | 31-Aug-22       |                              |
| 05-5320                        | First Flush Drainage System concept   | 105                  | 60                    | 45%                    | 31-Dec-21              | A 29-Oct-22              | 13-Nov-22                     | 11-Jan-23                     | 74   |                 |                              |
| Water supply syste             | em design on the Artificial Island (2.10.16)  | 165                  | 165                   |                        | 31-Aug-22              | 11-Feb-23                | 14-Oct-22                     | 10-Mar-23                     | 27   |                 |                              |
| 05-5250                        | Potable Water Distribution System   | 105                  | 105                   | 0%                     | 31-Aug-22              | 13-Dec-22                | 26-Nov-22                     | 10-Mar-23                     | 87   | 31-Aug-22       |                              |
| 05-5260                        | Recycled Water System   | 105                  | 105                   |                        | 31-Aug-22              |                          |                               | 10-Mar-23                     | 87   | 31-Aug-22       |                              |
| 05-5270                        | Irrigation System   | 90                   | 90                    |                        | 31-Aug-22              |                          |                               | 11-Jan-23                     | 44   | 31-Aug-22       |                              |
| 05-5280                        | Rainwater harvesting System   | 90                   | 90                    |                        | 31-Aug-22              | 28-Nov-22                |                               | 11-Jan-23                     | 44   | 31-Aug-22       |                              |
| 05-5300                        | External FS Systems   | 105                  | 105                   |                        | 30-Oct-22              | 11-Feb-23                | 24-Nov-22                     | 08-Mar-23                     | 25   |                 |                              |
| 05-5300-1(M24)                 | E&M system for seawater intake (2.10.16.07)   | 105                  | 105                   |                        | 31-Aug-22              |                          |                               | 10-Mar-23                     | 87   | 31-Aug-22       |                              |
|                                | munication and other utilities (2.10.18)  | 135                  | 135                   |                        | 31-Aug-22              |                          | 14-Oct-22                     | 06-Feb-23                     |  |                 | 00.0-                        |
| 05-4580                        | Power Distribution System concept / schematics  | 75                   | 75                    |                        | 30-Sep-22              |                          |                               | 11-Jan-23                     | 29   | 01 Aur 00       | 30-Se                        |
| 05-4600                        | Lightning Protection System concept / schematics  | 90                   | 90                    |                        | 31-Aug-22              |                          |                               | 11-Jan-23                     | 44<br>25   | 31-Aug-22       |                              |
| 05-4610                        | Site ELV Network System - Communications System con   | 75                   | 75                    |                        | 30-Oct-22              | 12-Jan-23                | 24-Nov-22                     | 06-Feb-23                     | 25   |                 |                              |
| 05-4620                        | Site ELV Network System - Security Systems concept / sc   | 75                   | 75                    |                        | 30-Oct-22              | 12-Jan-23                | 24-Nov-22<br>09-Nov-22        | 06-Feb-23                     | 25   |                 |                              |
| 05-4630<br>05-4640             | Site ELV Network System - Navigation aids concept / sche<br>Microwave transmission of FS direct link                    | 90<br>105            | 90<br>105             |                        | 15-Oct-22              | 12-Jan-23<br>12-Jan-23   | 20-Oct-22                     | 06-Feb-23<br>01-Feb-23        |  |                 |                              |
| 05-4650                        | Fuel Handling System concept / schematics   | 90                   | 90                    |                        | 30-Sep-22<br>30-Sep-22 |                          |                               | 11-Jan-23                     | 14   |                 | 30-36<br>30-Se               |
|                                | Finishes and Landscaping Works (2.11)   | 120                  | 120                   |                        | 30-3ep-22<br>31-Aug-22 |                          |                               | 12-Feb-23                     |  |                 |                              |
|                                | nal finishes design   | 120                  | 120                   |                        | 31-Aug-22              |                          | ·                             | 11-Jan-23                     | 14   |                 |                              |
| 05-4670                        | External and internal finishes design for Incineration Plant  | 90                   | 90                    | 0%                     | 30-Sep-22              |                          | · · ·                         | 11-Jan-23                     | 14   |                 |                              |
| 05-4680                        | External and internal finishes design for ACC Equipment `   | 90                   | 90                    |                        | 30-Sep-22              |                          |                               | 11-Jan-23                     | 14   |                 | 30-Se                        |
| 05-4690                        | External and internal finishes design for Turbine Hall Build  | 90                   | 90                    |                        | 31-Aug-22              |                          |                               | 11-Jan-23                     | 44   | 31-Aug-22       |                              |
| 05-4700                        | External and internal finishes design for CCCW Building   | 90                   | 90                    |                        | 01-Sep-22              |                          |                               | 11-Jan-23                     | 43   | 01-Sep-22       |                              |
| 05-4710                        | External and internal finishes design for Chimney   | 90                   | 90                    |                        | 30-Sep-22              |                          |                               | 11-Jan-23                     | 14   |                 |                              |
| 05-4720                        | External and internal finishes design for Reception Pavilion  | 90                   | 90                    |                        | 30-Sep-22              |                          |                               | 11-Jan-23                     | 14   |                 | 30-S(                        |
| 05-4730                        | External and internal finishes design for MT Plant Building   | 90                   | 90                    |                        | 30-Sep-22              |                          |                               | 11-Jan-23                     | 14   |                 | 30-Se                        |
| 05-4740                        | External and internal finishes design for the Wastewater T  | 60                   | 60                    |                        | 30-Sep-22              |                          |                               | 04-Dec-22                     | 6  |                 | <br>30-Se                    |
| 05-4750                        | External and internal finishes design for the Water Treatme   | 90                   | 90                    |                        | 30-Sep-22              |                          | 14-Oct-22                     | 11-Jan-23                     | 14   |                 | 30-Se                        |
| 05-4760                        | External and internal finishes design for the Administration  | 90                   | 90                    | 0%                     | 30-Sep-22              | 28-Dec-22                | 14-Oct-22                     | 11-Jan-23                     | 14   |                 |                              |
| 05-4770                        | External and internal finishes design for the IWMF Substa   | 90                   | 90                    | 0%                     | 10-Sep-22              | 08-Dec-22                | 11-Sep-22                     | 09-Dec-22                     | 1  |                 | 10-Sep-22                    |
| 05-5420                        | External and internal finishes design for Elevated Driveway   | 90                   | 90                    | 0%                     | 30-Sep-22              | 28-Dec-22                | 14-Oct-22                     | 11-Jan-23                     | 14   |                 |                              |
| Facade Structural              | Design  | 90                   | 90                    |                        | 31-Aug-22              | 28-Nov-22                | 15-Nov-22                     | 12-Feb-23                     | 76   |                 |                              |
| 05-8010(M45)                   | IWMF Sub-station  | 90                   | 90                    | 0%                     | 31-Aug-22              | 28-Nov-22                | 15-Nov-22                     | 12-Feb-23                     | 76   | 31-Aug-22       |                              |
| DDA Testing and Co             | ommissioning (2.12)   | 105                  | 10                    |                        | 19-May-22              | 09-Sep-22                | 22-Sep-22                     | 01-Oct-22                     | 22   |                 |                              |
| 05-4810-2(M55)                 | FAT of DCS - Software SIL FAT Plant for Process Island (  | 105                  | 10                    | 80%                    | 19-May-22              | 09-Sep-22                | 22-Sep-22                     | 01-Oct-22                     | 22   |                 | 09-Sep-22, FAT of D          |
| DDA Transportation             | n Facilities for the Operation (2.13)   | 341                  | 274                   |                        | 25-Jun-22/             | A 31-May-23              | 03-Oct-22                     | 03-Jul-23                     | 33   |                 |                              |
| 05-4850                        | Design of vehicles for MSW and Ash and Residues delive  | 341                  | 264                   | 0%                     | 25-Jun-22              | A 31-May-23              | 13-Oct-22                     | 03-Jul-23                     | 33   |                 |                              |
| 05-4860                        | Design of marine vessels for the use of the Employer and  | 274                  | 274                   | 0%                     | 31-Aug-22              | 31-May-23                | 03-Oct-22                     | 03-Jul-23                     | 33   | 31-Aug-22       |                              |
| DDA Auxiliary Plant            |   | 90                   | 62                    |                        | 26-Apr-22              | A 31-Oct-22              | 04-Sep-22                     | 04-Nov-22                     | 4  |                 |                              |
| 05-4940-3(6E)                  | EOTC System (2.16.11)   | 90                   | 62                    | 5%                     |                        | A 31-Oct-22              |                               | 04-Nov-22                     | 4  |                 |                              |
| rocurement of                  | Major Equipment   | 1102                 | 450                   |                        | 29-Mar-20              | A 23-Nov-23              | 17-Jul-22                     | 17-Nov-23                     | -6   |                 |                              |
|                                | on of Incineration Modules  | 900                  | 248                   |                        |                        | A 05-May-23              |                               | 18-Apr-23                     | -17  |                 |                              |
| abrication of Mod              | ule (TPU)   | 900                  | 248                   |                        |                        | A 05-May-23              |                               | 13-Apr-23                     | -22  |                 |                              |
| PFab 1- Line 1                 |   | 803                  | 151                   |                        |                        | A 28-Jan-23              | 17-Jul-22                     | 14-Dec-22                     |  |                 |                              |
| Structure Fabrica              |   | 200                  | 52                    |                        |                        | A 21-Oct-22              | -                             | 24-Sep-22                     |  |                 |                              |
|                                | PFab 1-Line 1 - Tertiary Structure Fabrication  | 200                  | 52                    |                        |                        | A 21-Oct-22              | 04-Aug-22                     | 24-Sep-22                     |  |                 |                              |
| Structure Erectio              |   | 122                  | 113                   |                        |                        | A 21-Dec-22              |                               | 24-Nov-22                     | -27  |                 | DC-b                         |
|                                | PFab 1-Line 1 - 4th Floor(EL37.72m~EL47.22m) Primary  | 30                   | 20                    |                        |                        | 19-Sep-22                |                               | 05-Aug-22                     |  |                 | PFab                         |
|                                | PFab 1-Line 1 - Top Floor(EL47.22m~EL54.47m) Primary  | 30                   | 23                    |                        |                        | A 22-Sep-22              |                               | 13-Sep-22                     |  |                 | F                            |
|                                | PFab 1-Line 1 - Tertiary Structure Erection   | 90                   | 113<br>59             | 0%                     |                        | A 21-Dec-22              | -                             | 24-Nov-22                     | -27  |                 |                              |
| Mechanical Erecti              |   | 251                  |                       | E0 7E0/                |                        | A 28-Oct-22              | 27-Jul-22                     | 13-Sep-22                     |  |                 |                              |
| -                              | PFab 1-Line 1 Mechanical Installation - 1st Floor (Below E  | 80<br>80             | 37                    |                        |                        | A 06-Oct-22              | 08-Aug-22                     | 13-Sep-22                     |  |                 |                              |
| 06-TPU-1-1110<br>06-TPU-1-1120 | PFab 1-Line 1 Mechanical Installation - 2nd Floor(EL20.47<br>PFab 1-Line 1 Mechanical Installation - 3rd Floor( EL26.72 | 80                   | 31                    |                        |                        | A 06-Oct-22<br>06-Oct-22 | 14-Aug-22<br>08-Aug-22        | 13-Sep-22                     |  |                 |                              |
| 00-1F0-1-1120                  |   | 80                   | 37                    | 55.75%                 | 00-iviay-22            | 06-001-22                | 08-Aug-22                     | 13-Sep-22                     | -23  |                 |                              |
| garmme<br>v WP-6E              | e for Design and Construct  | ion V                | Vork                  | S                      |                        |                          | Remaining Work<br>Actual Work | <ul><li>◆</li><li>◆</li></ul> | <ul> <li>Actual Milestone</li> <li>Critical Milestone</li> </ul> | 04/12<br>30-Ju  |                              |

| ct No. EP/SP/66/12<br>Facilities, Phase 1   | Environm  | 讀著<br>rental Protection Department                   |
|---|---|--|
| Oct 59  |   | Nov  |
| 29  |   |  |
|   |   |  |
| er System for IWMF Vessels (Caiss   | son 13), Ship-to-shore                                | Sewage Transfer System                               |
|   | 29-Oct-22, First F                                    | lush Drainage System cor                             |
|   |   |  |
| 30-Oct-22   | 2   |  |
|   |   |  |
| 30-Oct-22<br>30-Oct-22  |   |  |
| 15-Oct-22   |   |  |
|   |   |  |
|   |   |  |
|   |   |  |
|   |   |  |
|   |   |  |
|   |   |  |
|   | (0.10.00.00.01) FAT -                                 |  |
| re SL FAT Plant for Process Island  |   |  |
|   |   | TC System (2.16.11), EOT                             |
|   | 0. 00. 11, 10   |  |
|   |   |  |
|   |   | ture Fabrication, 21-Oct-2                           |
| th Floor(EL37.72m~EL47.22m) Prin<br>1 - Top Floor(EL47.22m~EL54.47m)                      | Primary & Secondary                                   | Steel Structure Erection,                            |
| PFab 1-Line 1 Mechanical In<br>PFab 1-Line 1 Mechanical In<br>PFab 1-Line 1 Mechanical In | stallation - 1st Floor (E<br>stallation - 2nd Floor(E | 3elow EL20.47m) (Includir<br>EL20.47m~EL26.72m) (Inc |
| ision   | Checked   | Approved   |
|   |   |  |
|   |   |  |

| EEPFEL SEGREDS - 2016 N HULA CONT Y CENTURE<br>Activity Name   | Original<br>Duration | Remaining<br>Duration | Activity %<br>Complete | Current Start | Current Finish         | Late Start           | Late Finish            | Total Float M57 Remarks                | Aug | egrated Waste Managerr                                       |
|--|----------------------|-----------------------|------------------------|---------------|------------------------|----------------------|------------------------|--|-----|--|
| 06-TPU-1-1130 PFab 1-Line 1 Mechanical Installation - 4th Floor(EL37.72  | 80                   | 49                    | 38.75%                 | 18-Jun-22 A   | 18-Oct-22              | 27-Jul-22            | 13-Sep-22              | -35                                    | 57  | 58   |
| 06-TPU-1-1250 PFab 1-Line 1 Mechanical Installation - Boiler Lifting & Inst  | 80                   | 39                    |                        | 24-Jun-22 A   |                        | 06-Aug-22            | 13-Sep-22              | -45                                    |     |  |
| Piping Fabrication   | 200                  | 39                    |                        | 10-Feb-21 A   | 08-Oct-22              | 17-Jul-22            | 24-Aug-22              | -45                                    |     |  |
| 06-TPU-1-1220 PFab 1-Line 1 - Piping Fabrication   | 200                  | 39                    | 80.5%                  |               | 08-Oct-22              |                      | 24-Aug-22              | -45                                    |     |  |
| Piping Installation  | 150                  | 93                    |                        |               | 01-Dec-22              |                      | 17-Oct-22              | -45                                    |     |  |
| 06-TPU-1-1000 PFab 1-Line 1 - Piping installation  | 150                  | 93                    | 38%                    |               | 01-Dec-22              |                      | 17-Oct-22              | -45                                    |     |  |
| 6-TPU-1-1230 PFab 1-Line 1 - E&I Fabrication   | 180<br>180           | 94<br>94              | 47 79%                 |               | 02-Dec-22<br>02-Dec-22 | <del>_</del>         | 02-Nov-22<br>02-Nov-22 | -30<br>-30                             |     |  |
| E&I Installation   | 71                   | 94<br>71              | 47.70%                 | 14-Apr-22 A   |                        |                      | 10-Oct-22              | -45                                    |     |  |
| 06-TPU-1-1260 PFab 1-Line 1 - E&I Support Installation   | 45                   | 45                    | 0%                     | •             | 29-Oct-22              |                      | 14-Sep-22              | -45                                    |     | 15-Sep-22*   |
| 06-TPU-1-1270 PFab 1-Line 1 - E&I Cable Ladder Erection  | 45                   | 45                    |                        | 25-Sep-22     | 08-Nov-22              |                      | 24-Sep-22              | -45                                    |     | 25-Sep-22  |
| Electrical   | 71                   | 71                    |                        | 15-Sep-22     | 24-Nov-22              | 27-Aug-22            | 10-Oct-22              | -45                                    |     |  |
| 06-TPU-1-1280 PFab 1-Line 1 - Electrical Cable Pulling and Termination   | 45                   | 45                    | 0%                     | 11-Oct-22     | 24-Nov-22              | 27-Aug-22            | 10-Oct-22              | -45                                    |     |  |
| 06-TPU-1-1290 PFab 1-Line 1 - Electrical Equipment Installation  | 45                   | 45                    | 0%                     | 06-Oct-22     | 19-Nov-22              | 27-Aug-22            | 10-Oct-22              | -40                                    |     | 0  |
| 06-TPU-1-1300 PFab 1-Line 1 - Electrical Heat Tracing Installation   | 45                   | 45                    | 0%                     | 15-Sep-22     | 29-Oct-22              | 27-Aug-22            | 10-Oct-22              | -19                                    |     | 15-Sep-22  |
| 06-TPU-1-1340 PFab 1-Line 1 - MCC room installation  | 30                   | 30                    | 0%                     | 30-Sep-22*    |                        | -                    | 25-Sep-22              | -34                                    |     | 30-Sep-22*   |
| Instrument   | 50                   | 50                    |                        | 06-Oct-22     | 24-Nov-22              | ů,                   | 10-Oct-22              | -45                                    |     |  |
| 06-TPU-1-1310 PFab 1-Line 1 - Instrument Cable Pulling and Termination   | 45                   | 45                    |                        | 11-Oct-22     | 24-Nov-22              |                      | 10-Oct-22              | -45                                    |     |  |
| 06-TPU-1-1320 PFab 1-Line 1 - Instrument Equipment Installation  | 45                   | 45                    |                        | 06-Oct-22     | 19-Nov-22              |                      | 10-Oct-22              | -40                                    |     | 0  |
| 06-TPU-1-1330 PFab 1-Line 1 - Instrument Tubing Installation   | 45                   | 45                    | 0%                     | 06-Oct-22     | 19-Nov-22              |                      | 10-Oct-22              | -40                                    |     | 0  |
| nsulation<br>06-TPU-1-1020 PFab 1-Line 1 - Insulation  | 150<br>150           | 116<br>116            | 20.67%                 | 23-May-22.    | 24-Dec-22<br>24-Dec-22 |                      | 09-Nov-22<br>09-Nov-22 | -45                                    |     |  |
|  | 60                   | 60                    | 22.07%                 | 10-Nov-22     | 24-Dec-22<br>08-Jan-23 |                      | 24-Nov-22              | -45                                    |     |  |
| Precommissioning<br>06-TPU-1-1030 PFab 1-Line 1 - Pre-commissioning  | 60                   | 60                    | 0%                     | 10-Nov-22     | 08-Jan-23              | · · ·                | 24-Nov-22<br>24-Nov-22 | -45                                    |     |  |
| .oad out & Shipping  | 20                   | 20                    | 076                    | 09-Jan-23     | 28-Jan-23              | · ·                  | 14-Dec-22              | -45                                    |     |  |
| 06-TPU-1-1040 PFab 1-Line 1 - Load out & ready to ship   | 20                   | 20                    | 0%                     | 09-Jan-23     | 28-Jan-23              |                      | 14-Dec-22              | -45                                    |     |  |
| Fab 1- Line 2  | 537                  | 130                   |                        |               | 07-Jan-23              |                      | 30-Nov-22              | -38                                    |     |  |
| Structure Fabrication  | 200                  | 59                    |                        |               | 28-Oct-22              |                      | 30-Nov-22              | 33                                     |     |  |
| 06-TPU-2-1040 PFab 1-Line 2 - Tertiary Structure Fabrication   | 200                  | 59                    | 70.5%                  | 09-Nov-20 A   | 28-Oct-22              | <del>_</del>         | 30-Nov-22              | 33                                     |     |  |
| 06-TPU-2-1200 PFab 1-Line 2 - 4th & Top Floor Primary & Secondary Ster   | 125                  | 6                     | 95.2%                  | 08-Oct-21 A   | 05-Sep-22              | 13-Aug-22            | 18-Aug-22              | -18                                    |     | PFab 1-Line 2 - 4th & Top Floor                              |
| Structure Erection   | 90                   | 60                    |                        | 14-Jan-22 A   | 29-Oct-22              | 19-Aug-22            | 30-Nov-22              | 32                                     |     |  |
| 06-TPU-2-1100 PFab 1-Line 2 - Top Floor(EL47.22m~EL54.47m) Primary   | 30                   | 14                    | 53.33%                 | 17-May-22     | 19-Sep-22              | 19-Aug-22            | 01-Sep-22              | -18                                    |     | PFab 1-Lin   |
| 06-TPU-2-1110 PFab 1-Line 2 - Tertiary Structure Erection  | 90                   | 60                    | 33.33%                 | 14-Jan-22 A   | 29-Oct-22              | 02-Oct-22            | 30-Nov-22              | 32                                     |     |  |
| Achanical Erection   | 242                  | 25                    |                        | 04-Feb-22 A   | 4 24-Sep-22            | 08-Aug-22            | 01-Sep-22              | -23                                    |     |  |
| 06-TPU-2-1120 PFab 1-Line 2 - Mechanical Installation - 1st Floor (Below   | 80                   | 11                    | 86.25%                 | 04-Feb-22 A   | 10-Sep-22              | 22-Aug-22            | 01-Sep-22              | -9                                     |     | PFab 1-Line 2 - Mechan                                       |
| 06-TPU-2-1130 PFab 1-Line 2 - Mechanical Installation - 2nd Floor(EL20.4   | 80                   | 11                    |                        |               | 10-Sep-22              | -                    | 01-Sep-22              | -9                                     |     | PFab 1-Line 2 - Mechan                                       |
| 06-TPU-2-1140 PFab 1-Line 2 - Mechanical Installation - 3rd Floor( EL26.   | 80                   | 11                    |                        |               | 10-Sep-22              |                      | 01-Sep-22              | -9                                     |     | PFab 1-Line 2 - Mechar                                       |
| 06-TPU-2-1150 PFab 1-Line 2 - Mechanical Installation - 4th Floor(EL37.7   | 80                   | 21                    |                        |               | 20-Sep-22              |                      | 01-Sep-22              | -19                                    |     | PFab 1-L   |
| 06-TPU-2-1240 PFab 1-Line 2 - Mechanical Installation - Boiler Lifting & Ir  | 80                   | 25                    |                        |               | 24-Sep-22              | -                    | 01-Sep-22              | -23                                    |     | PF   |
| Piping Fabrication   | 180                  | 11                    |                        |               | 10-Sep-22              | -                    | 16-Aug-22              | -25                                    |     |  |
| 06-TPU-2-1220 PFab 1-Line 2 - Piping Fabrication   | 180                  | 11                    | 93.89%                 |               | 10-Sep-22              | -                    | 16-Aug-22              | -25                                    |     | PFab 1-Line 2 - Piping                                       |
| Piping Installation  | 150                  | 72                    | 500/                   | •             | 10-Nov-22              | <u>_</u>             | 16-Oct-22              | -25                                    |     |  |
| 06-TPU-2-1000 PFab 1-Line 2 - Piping Installation  | 150                  | 72                    | 52%                    |               | 10-Nov-22              | -                    | 16-Oct-22              | -25                                    |     |  |
| Example         Provide a constraint of the second sec | 180                  | 72                    | 6.0%                   |               | 10-Nov-22              |                      | 16-Oct-22<br>16-Oct-22 | -25                                    |     |  |
| & Installation   | 180<br>72            | 72<br>72              | 60%                    |               | 23-Nov-22              | 3                    | 16-Oct-22              | -25                                    |     |  |
| 06-TPU-2-1250 PFab 1-Line 2 - E&I Support Installation   | 45                   | 45                    | 0%                     |               | 27-Oct-22              | -                    | 19-Sep-22              | -38                                    |     | 13-Sep-22*   |
| 06-TPU-2-1260 PFab 1-Line 2 - E&I Cable Ladder Erection  | 45                   | 45                    |                        | 20-Sep-22     |                        | -                    | 26-Sep-22              | -38                                    |     | 20-Sep-22  |
| Electrical   | 72                   | 72                    | 0,0                    | 13-Sep-22     | 23-Nov-22              | -                    | 16-Oct-22              | -38                                    |     |  |
| 06-TPU-2-1270 PFab 1-Line 2 - Electrical Cable Pulling and Termination   | 45                   | 45                    | 0%                     | 10-Oct-22     | 23-Nov-22              |                      | 16-Oct-22              | -38                                    |     |  |
| 06-TPU-2-1280 PFab 1-Line 2 - Electrical Equipment Installation  | 45                   | 45                    |                        | 07-Oct-22     | 20-Nov-22              |                      | 16-Oct-22              | -35                                    |     |  |
| 06-TPU-2-1290 PFab 1-Line 2 - Electrical Heat Tracing Installation   | 45                   | 45                    |                        | 13-Sep-22     | 27-Oct-22              | •                    | 16-Oct-22              | -11                                    |     | 13-Sep-22  |
| 06-TPU-2-1330 PFab 1-Line 2 - MCC room installation  | 30                   | 30                    | 0%                     | 04-Oct-22*    | 02-Nov-22              | 30-Aug-22            | 28-Sep-22              | -35                                    |     | 04-C   |
| Instrument   | 48                   | 48                    |                        | 07-Oct-22     | 23-Nov-22              | 02-Sep-22            | 16-Oct-22              | -38                                    |     |  |
| 06-TPU-2-1300 PFab 1-Line 2 - Instrument Cable Pulling and Termination   | 45                   | 45                    | 0%                     | 10-Oct-22     | 23-Nov-22              | 02-Sep-22            | 16-Oct-22              | -38                                    |     |  |
| 06-TPU-2-1310 PFab 1-Line 2 - Instrument Equipment Installation  | 45                   | 45                    | 0%                     | 07-Oct-22     | 20-Nov-22              | 02-Sep-22            | 16-Oct-22              | -35                                    |     |  |
| 06-TPU-2-1320 PFab 1-Line 2 - Instrument Tubing Installation   | 45                   | 45                    | 0%                     | 07-Oct-22     | 20-Nov-22              | 02-Sep-22            | 16-Oct-22              | -35                                    |     |  |
| nsulation  | 150                  | 113                   |                        | 22-May-22     | 23-Dec-22              | 26-Jul-22            | 15-Nov-22              | -38                                    |     |  |
| 06-TPU-2-1010 PFab 1-Line 2 - Insulation   | 150                  | 113                   | 24.67%                 | 22-May-22     | 23-Dec-22              | 26-Jul-22            | 15-Nov-22              | -38                                    |     |  |
|  |                      |                       |                        |               |                        |                      |                        |  | -   | Date   |
| garmme for Design and Construct  | tion \               | Nork                  | S                      |               |                        | Remaining Work       | <b>♦</b>               | <ul> <li>Actual Milestone</li> </ul>   |     | 4/12/17 Rev. 0 - 1st Issue                                   |
|  |                      |                       | -                      |               |                        | Actual Work          | •                      | <ul> <li>Critical Milestone</li> </ul> |     |  |
|  |                      |                       |                        |               |                        |                      |                        |  |     |  |
| v WP-6E-M57)   |                      |                       |                        |               |                        | Critical Remaining W | ork                    |  |     | D-Jun-22 Rev 6E - Jun 2022 L<br>1-Jul-22 Rev 6E - Jul 2022 U |

| ct No. EP/SP/66/12<br>Facilities, Phase 1  | Carlo and the second se | 龍著<br>nental Protection Department  |
|--|--|---|
| Oct  |  | Nov   |
| 59 PFab 1-Line   |  | 60<br>ation - 4th Floor(EL37.72m<br>hanical Installation - Boile                        |
| PFab 1-Line 1 - Piping Fal   | brication, 08-Oct-22, 0  | 8-Oct-22, PFab 1-Line 1 -   |
|  |  |   |
|  |  |   |
|  |  | 1-Line 1 - E&I Support Inst<br>Nov-22, PFab 1-Line 1 - E                                |
| 1-Oct-22   | 29-Oct-22, PFab  | 24-No<br>19-Nov-22, P<br>1-Line 1 - Electrical Heat 1                                   |
| 1-Oct-22   | 29-Oct-22, PFab  | 1-Line 1 - MCC room insta   |
| 22   |  | 19-Nov-22, P  |
| 22   |  | 19-Nov-22, P  |
|  |  |   |
|  | 10-Nov-22 💻  |   |
|  |  |   |
|  |  |   |
|  | 28-Oct-22, PFab 1  | Line 2 - Tertiary Structure   |
| ry & Secondary Steel Structure Fabr  | ri cate (Beam/Cloumn   | (Plate.etc), 05-Sep-22, 05-   |
| pp Floor(EL47.22m~EL54.47m) Prin   |  | el Structure Erection, 19-S<br>1-Line 2 - Tertiary Structure                            |
| stallation - 1st Floor (Below EL20.47<br>stallation - 2nd Floor(EL20.47m~EL2<br>stallation - 3rd Floor(EL26.72m~EL2<br>Mechanical Installation - 4th Floor(E<br>re 2 - Mechanical Installation - Boile | 26.72m) (Including De<br>37.72m) (Including Bo<br>L37.72m~EL47.22m)  | aerator), 10-Sep-22, 10-Se<br>iler Ash Transport), 10-Se<br>(Including Air Ducts), 20-S |
| tion, 10-Sep-22, 10-Sep-22, PFab 1-  | -Line 2 - Piping Fabric  | ation   |
|  |  | PFab 1-Line 2 - Piping Ins  |
|  |  | PFab 1-Line 2 - E&I Fabric  |
|  | 27-Oct-22, PFab 1-L  | ine 2 - E&I Support Install   |
|  |  | , PFab 1-Line 2 - E&I Cabl  |
| -Oct-22  |  | 20-Nov-22.  |
|  | 02-Nov-22,   | PFab 1-Line 2 - MCC room  |
| -Oct-22  |  | 23-Nov-   |
| -22 -22 -22 -22 -22  |  | 20-Nov-22.  |
|  |  |   |
| ision  | Checked  | Approved  |
|  |  |   |
|  |  |   |
|  |  |   |

| Activity Name   | Original<br>Duration                     | Remaining<br>Duration            | Activity % Current Start<br>Complete   | Current Finish  | Late Start  | Late Finish   | Total Float M57 Remarks         | Aug                       | 2022<br>Sep                              |
|---|--|----------------------------------|--|---|---|---|---------------------------------|---------------------------|--|
| Precommissioning  | 60                                       | 60                               | 09-Nov-22  | 07-Jan-23   | 02-Oct-22   | 30-Nov-22   | -38                             | 57                        | 58                                       |
| 06-TPU-2-1020 PFab 1-Line 2 - Pre-commissioning   | 60                                       | 60                               | 0% 09-Nov-22   | 07-Jan-23   | 02-Oct-22   | 30-Nov-22   | -38                             |                           |  |
| PFab 1- Line 3  | 611                                      |                                  |  | 15-Feb-23   |   | 29-Jan-23   |                                 |                           |  |
| O6-TPU-3-1110 PFab 1-Line 3 - Tertiary Structure Fabrication  | 200<br>200                               | 118<br>118                       | 26-Nov-20 A  | 26-Dec-22   |   | 29-Jan-23<br>29-Jan-23                                | 34<br>34                        |                           |  |
| Structure Erection  | 200                                      | 122                              |  | 30-Dec-22   |   | 29-Jan-23   | 30                              |                           |  |
| 06-TPU-3-1060 PFab 1-Line 3 - 2nd Floor(EL20.47m~EL26.72m) Primary  | 60                                       | 12                               | 80% 11-Feb-22 A  |   |   | 10-Aug-22   | -32                             |                           | PFab 1-Line 3 - 2nd Floor                |
| 06-TPU-3-1070 PFab 1-Line 3 - 3rd Floor( EL26.72m~EL37.72m)Primary  | 45                                       | 19                               |  | · · ·   |   | 17-Aug-22   | -32                             |                           | PFab 1-Line 3 -                          |
| 06-TPU-3-1080 PFab 1-Line 3 - 4th Floor(EL37.72m~EL47.22m) Primary  | 12                                       | 26                               | 0% 11-Jul-22 A   | 25-Sep-22   | 30-Jul-22   | 24-Aug-22   | -32                             |                           | PFab                                     |
| 06-TPU-3-1090 PFab 1-Line 3 - Top Floor(EL47.22m~EL54.47m) Primary  | 39                                       | 39                               | 0% 31-Aug-22   | 08-Oct-22   | 05-Sep-22   | 13-Oct-22   | 5                               | 31-Aug-22                 |  |
| 06-TPU-3-1100 PFab 1-Line 3 - Tertiary Structure Erection   | 90                                       | 122                              | 0% 14-Jan-22 A   | 30-Dec-22   | 30-Sep-22   | 29-Jan-23   | 30                              |                           |  |
| Mechanical Erection   | 289                                      | 76                               |  | 14-Nov-22   | 24-Aug-22   | 13-Oct-22   | -32                             |                           |  |
| 06-TPU-3-1120     PFab 1-Line 3 - Mechanical Installation - 1st Floor (Below  | 80                                       | 41                               | 48.75% 03-Mar-22 A   |   | 03-Sep-22   | 13-Oct-22   | 3                               |                           |  |
| 06-TPU-3-1130     PFab 1-Line 3 - Mechanical Installation - 2nd Floor(EL20.   | 80                                       | 35                               | 56.25% 13-May-22   |   | 09-Sep-22   | 13-Oct-22   | 3                               |                           |  |
| 06-TPU-3-1140         PFab 1-Line 3 - Mechanical Installation - 3rd Floor( EL26.           06-TPU-3-1150         PFab 1-Line 3 - Mechanical Installation - 4th Floor(EL37.7)  | 80<br>50                                 | 41<br>50                         | 48.75% 17-Jun-22 A<br>0% 31-Aug-22*  |   | 03-Sep-22<br>25-Aug-22  | 13-Oct-22<br>13-Oct-22                                | -6                              | 31-Aug-22*                |  |
| 06-TPU-3-1240 PFab 1-Line 3 - Mechanical Installation - Boiler Lifting & II   | 80                                       | 51                               | 36.25% 11-Aug-22   |   | 23-Aug-22<br>24-Aug-22  | 13-Oct-22   | -32                             |                           |  |
| Piping Fabrication  | 180                                      | 6                                |  | 05-Sep-22   | -   | 06-Aug-22   | -30                             |                           |  |
| 06-TPU-3-1220 PFab 1-Line 3 - Piping Fabrication  | 180                                      | 6                                | 96.67% 09-Mar-21 A   |   |   | 06-Aug-22   | -30                             | PFab                      | 1-Line 3 - Piping Fabrication            |
| Piping Installation   | 119                                      | 119                              |  | 29-Dec-22   | 3   | 27-Nov-22   | -32                             |                           |  |
| 06-TPU-3-1000 PFab 1-Line 3 - Piping Installation   | 119                                      | 119                              | 0% 02-Sep-22   | 29-Dec-22   | 01-Aug-22   | 27-Nov-22   | -32                             | 02-Sep-22                 |  |
| E&I Fabrication   | 180                                      | 98                               | 14-Apr-22 A  | 06-Dec-22   | 24-Sep-22   | 30-Dec-22   | 24                              |                           |  |
| 06-TPU-3-1230 PFab 1-Line 3 - E&I Fabrication   | 180                                      | 98                               | 45.56% 14-Apr-22 A   | 06-Dec-22   | 24-Sep-22   | 30-Dec-22   | 24                              |                           |  |
| E&I Installation  | 80                                       | 80                               | 26-Oct-22  | 13-Jan-23   | 24-Sep-22   | 12-Dec-22   | -32                             |                           |  |
| 06-TPU-3-1250 PFab 1-Line 3 - E&I Support Installation  | 45                                       | 45                               | 0% 26-Oct-22*  | 09-Dec-22   | •   | 07-Nov-22   | -32                             |                           |  |
| 06-TPU-3-1260 PFab 1-Line 3 - E&I Cable Ladder Erection   | 45                                       | 45                               | 0% 02-Nov-22   | 16-Dec-22   |   | 14-Nov-22   | -32                             |                           |  |
|   | 74                                       | 74                               |  | 13-Jan-23   | 15-Oct-22   | 12-Dec-22   | -32                             |                           |  |
| 06-TPU-3-1270     PFab 1-Line 3 - Electrical Cable Pulling and Termination  | 45                                       | 45                               | 0% 30-Nov-22   | 13-Jan-23   | 29-Oct-22   | 12-Dec-22   | -32                             |                           |  |
| O6-TPU-3-1280 PFab 1-Line 3 - Electrical Equipment Installation     O6-TPU-3-1290 PFab 1-Line 3 - Electrical Heat Tracing Installation  | 45<br>45                                 | 45<br>45                         | 0% 16-Nov-22<br>0% 16-Nov-22   | 30-Dec-22<br>30-Dec-22  | 15-Oct-22<br>15-Oct-22  | 28-Nov-22<br>28-Nov-22                                | -32<br>-32                      |                           |  |
| 06-TPU-3-1330 PFab 1-Line 3 - MCC room installation   | 30                                       | 45<br>30                         | 0% 18-100-22<br>0% 01-Nov-22*  | 30-Dec-22<br>30-Nov-22  | 30-Oct-22   | 28-Nov-22   | -32                             |                           |  |
| Instrument  | 59                                       | 59                               | 16-Nov-22  | 13-Jan-23   | 15-Oct-22   | 12-Dec-22   | -32                             |                           |  |
| 06-TPU-3-1300 PFab 1-Line 3 - Instrument Cable Pulling and Termination  | 45                                       | 45                               | 0% 30-Nov-22   | 13-Jan-23   | 29-Oct-22   | 12-Dec-22   | -32                             |                           |  |
| 06-TPU-3-1310 PFab 1-Line 3 - Instrument Equipment Installation   | 45                                       | 45                               | 0% 16-Nov-22   | 30-Dec-22   |   | 28-Nov-22   | -32                             |                           |  |
| 06-TPU-3-1320 PFab 1-Line 3 - Instrument Tubing Installation  | 45                                       | 45                               | 0% 16-Nov-22   | 30-Dec-22   | 15-Oct-22   | 28-Nov-22   | -32                             |                           |  |
| Insulation  | 150                                      | 150                              | 23-May-22  | 15-Feb-23   | 18-Aug-22   | 14-Jan-23   | -32                             |                           |  |
| 06-TPU-3-1010 PFab 1-Line 3 - Insulation  | 150                                      | 150                              | 0% 23-May-22   | 15-Feb-23   | 18-Aug-22   | 14-Jan-23   | -32                             |                           |  |
| PFab 1- Line 4  | 599                                      | 180                              | 09-Mar-21 A  | 26-Feb-23   | 10-Aug-22   | 05-Feb-23   | -21                             |                           |  |
| Structure Erection  | 143                                      | 180                              |  | 26-Feb-23   | -   | 05-Feb-23   | -21                             |                           |  |
| 06-TPU-4-1140         PFab 1-Line 4 - Top Floor(EL47.22m~EL54.47m) Primary  | 40                                       | 40                               | 0% 31-Aug-22   |   | 14-Aug-22   | 22-Sep-22   | -17                             | 31-Aug-22                 |  |
| 06-TPU-4-1150     PFab 1-Line 4 - Tertiary Structure Erection   | 90                                       | 180                              | 0% 01-Apr-22 A   |   | 10-Aug-22   | 05-Feb-23   | -21                             |                           |  |
| Mechanical Erection   | 315                                      | 80                               | 23.75% 09-Jan-22 A   | 18-Nov-22   | 13-Aug-22   | 31-Oct-22<br>31-Oct-22                                | -18                             |                           |  |
| 06-TPU-4-1040         PFab 1-Line 4 - Mechanical Installation - 1st Floor (Below           06-TPU-4-1050         PFab 1-Line 4 - Mechanical Installation - 2nd Floor(EL20,4)  | 80<br>80                                 | 61<br>40                         | 50% 21-Feb-22 A  |   | 01-Sep-22<br>22-Sep-22  | 31-Oct-22<br>31-Oct-22                                | 1                               |                           |  |
| 06-TPU-4-1060 PFab 1-Line 4 - Mechanical Installation - 3rd Floor(EL26.   | 80                                       | 61                               | 23.75% 06-May-22   |   | 01-Sep-22   | 31-Oct-22   | 1                               |                           |  |
| 06-TPU-4-1070 PFab 1-Line 4 - Mechanical Installation - 4th Floor(EL37.7  | 80                                       | 80                               | 0% 31-Aug-22*  |   | 13-Aug-22   | 31-Oct-22   | -18                             | 31-Aug-22*                |  |
| 06-TPU-4-1080 PFab 1-Line 4 - Mechanical Installation - Boiler Pre Asser  | 125                                      | 6                                | 95.2% 25-Feb-22 A  |   | -   | 23-Sep-22   | 18                              |                           | ep-22, PFab 1-Line 4 - Mech              |
| 06-TPU-4-1240 PFab 1-Line 4 - Mechanical Installation - Boiler Lifting & II   | 108                                      | 39                               | 63.89% 05-Jul-22 A   | · · · · · · · · · · · · · · · · · · ·   |   | 31-Oct-22   | -18                             |                           |  |
| Piping Fabrication  | 180                                      | 25                               | 09-Mar-21 A  | 24-Sep-22   | 10-Sep-22   | 04-Oct-22   | 10                              |                           |  |
|   | 180                                      | 25                               | 86.11% 09-Mar-21 A   | 24-Sep-22   | 10-Sep-22   | 04-Oct-22   | 10                              |                           | 24-Se                                    |
| 06-TPU-4-1220 PFab 1-Line 4 - Piping Fabrication  | 119                                      | 119                              | 28-Sep-22  | 24-Jan-23   | 10-Sep-22   | 06-Jan-23   | -18                             |                           |  |
|   |  | 119                              | 0% 28-Sep-22   | 24-Jan-23   | 10-Sep-22   | 06-Jan-23   | -18                             |                           | 28-Sep-22 📕                              |
| Piping Installation   | 119                                      |                                  | 14-Apr-22 A  | 07-Nov-22   | 04-Oct-22   | 11-Dec-22   | 34                              |                           |  |
| Piping Installation       06-TPU-4-1000     PFab 1-Line 4 - Piping Installation       E&I Fabrication   | 180                                      | 69                               | · · · ·  | 07 Nov 22   | 04-Oct-22   | 11-Dec-22   | 34                              |                           |  |
| Piping Installation         06-TPU-4-1000       PFab 1-Line 4 - Piping Installation         E&I Fabrication         06-TPU-4-1230       PFab 1-Line 4 - E&I Fabrication   | 180<br>180                               | 69                               | 61.67% 14-Apr-22 A   |   |   | 22-Dec-22   | -21                             |                           |  |
| Piping Installation         06-TPU-4-1000       PFab 1-Line 4 - Piping Installation         E&I Fabrication         06-TPU-4-1230       PFab 1-Line 4 - E&I Fabrication         E&I Installation  | 180<br>180<br>80                         | 69<br>80                         | 61.67% 14-Apr-22 A<br>25-Oct-22  | 12-Jan-23   | 04-Oct-22   |   |                                 |                           |  |
| E&I Installation           06-TPU-4-1250         PFab 1-Line 4 - E&I Support Installation   | 180<br>180<br>80<br>45                   | 69<br>80<br>45                   | 61.67% 14-Apr-22 A<br>25-Oct-22<br>0% 25-Oct-22*   | 12-Jan-23<br>08-Dec-22  | 04-Oct-22   | 17-Nov-22   | -21                             |                           |  |
| Piping Installation         06-TPU-4-1000       PFab 1-Line 4 - Piping Installation         E&I Fabrication         06-TPU-4-1230       PFab 1-Line 4 - E&I Fabrication         E&I Installation         06-TPU-4-1250       PFab 1-Line 4 - E&I Support Installation         06-TPU-4-1250       PFab 1-Line 4 - E&I Support Installation         06-TPU-4-1260       PFab 1-Line 4 - E&I Cable Ladder Erection  | 180<br>180<br>80<br>45<br>45             | 69<br>80<br>45<br>45             | 61.67%         14-Apr-22 A           25-Oct-22           0%         25-Oct-22*           0%         01-Nov-22  | 12-Jan-23           08-Dec-22           15-Dec-22   | 04-Oct-22<br>11-Oct-22  | 17-Nov-22<br>24-Nov-22                                | -21<br>-21                      |                           |  |
| Piping Installation         06-TPU-4-1000       PFab 1-Line 4 - Piping Installation         E&I Fabrication         06-TPU-4-1230       PFab 1-Line 4 - E&I Fabrication         E&I Installation         06-TPU-4-1250       PFab 1-Line 4 - E&I Support Installation         06-TPU-4-1250       PFab 1-Line 4 - E&I Cable Ladder Erection         Electrical       Electrical   | 180<br>180<br>80<br>45<br>45<br>66       | 69<br>80<br>45<br>45<br>66       | 61.67%         14-Apr-22 A           25-Oct-22         2           0%         25-Oct-22           0%         01-Nov-22           08-Nov-22         08-Nov-22                                   | 12-Jan-23           08-Dec-22           15-Dec-22           12-Jan-23                     | 04-Oct-22<br>11-Oct-22<br>25-Oct-22   | 17-Nov-22<br>24-Nov-22<br>22-Dec-22                   | -21<br>-21<br>-21               |                           |  |
| Piping Installation         06-TPU-4-1000       PFab 1-Line 4 - Piping Installation         E&I Fabrication         06-TPU-4-1230       PFab 1-Line 4 - E&I Fabrication         E&I Installation         06-TPU-4-1250       PFab 1-Line 4 - E&I Support Installation         06-TPU-4-1260       PFab 1-Line 4 - E&I Cable Ladder Erection         Electrical  | 180<br>180<br>80<br>45<br>45             | 69<br>80<br>45<br>45<br>66       | 61.67%         14-Apr-22 A           25-Oct-22           0%         25-Oct-22*           0%         01-Nov-22  | 12-Jan-23           08-Dec-22           15-Dec-22   | 04-Oct-22<br>11-Oct-22  | 17-Nov-22<br>24-Nov-22                                | -21<br>-21                      |                           |  |
| Piping Installation         06-TPU-4-1000       PFab 1-Line 4 - Piping Installation         E&I Fabrication         06-TPU-4-1230       PFab 1-Line 4 - E&I Fabrication         E&I Installation         06-TPU-4-1250       PFab 1-Line 4 - E&I Support Installation         06-TPU-4-1260       PFab 1-Line 4 - E&I Cable Ladder Erection         Electrical       O6-TPU-4-1270       PFab 1-Line 4 - Electrical Cable Pulling and Termination                       | 180<br>180<br>80<br>45<br>45<br>66<br>45 | 69<br>80<br>45<br>45<br>66<br>45 | 61.67%         14-Apr-22 A           25-Oct-22         25-Oct-22*           0%         25-Oct-22*           0%         01-Nov-22           0%         29-Nov-22           0%         29-Nov-22 | 12-Jan-23           08-Dec-22           15-Dec-22           12-Jan-23           12-Jan-23 | 04-Oct-22<br>11-Oct-22<br>25-Oct-22<br>08-Nov-22                                  | 17-Nov-22<br>24-Nov-22<br>22-Dec-22<br>22-Dec-22      | -21<br>-21<br>-21<br>-21        | Date                      |  |
| Piping Installation         06-TPU-4-1000       PFab 1-Line 4 - Piping Installation         E&I Fabrication         06-TPU-4-1230       PFab 1-Line 4 - E&I Fabrication         E&I Installation         06-TPU-4-1250       PFab 1-Line 4 - E&I Support Installation         06-TPU-4-1260       PFab 1-Line 4 - E&I Cable Ladder Erection         Electrical       O6-TPU-4-1270       PFab 1-Line 4 - Electrical Cable Pulling and Termination                       | 180<br>180<br>80<br>45<br>45<br>66<br>45 | 69<br>80<br>45<br>45<br>66<br>45 | 61.67%         14-Apr-22 A           25-Oct-22         25-Oct-22*           0%         25-Oct-22*           0%         01-Nov-22           0%         29-Nov-22           0%         29-Nov-22 | 12-Jan-23<br>08-Dec-22<br>15-Dec-22<br>12-Jan-23<br>12-Jan-23                             | 04-Oct-22<br>11-Oct-22<br>25-Oct-22<br>08-Nov-22<br>Remaining Work                | 17-Nov-22<br>24-Nov-22<br>22-Dec-22                   | -21<br>-21<br>-21<br>-21<br>-21 |                           | ev. 0 - 1st Issue                        |
| Piping Installation         06-TPU-4-1000       PFab 1-Line 4 - Piping Installation         E&I Fabrication         06-TPU-4-1230       PFab 1-Line 4 - E&I Fabrication         E&I Installation         06-TPU-4-1250       PFab 1-Line 4 - E&I Support Installation         06-TPU-4-1260       PFab 1-Line 4 - E&I Cable Ladder Erection         Electrical       06-TPU-4-1270         06-TPU-4-1270       PFab 1-Line 4 - Electrical Cable Pulling and Termination | 180<br>180<br>80<br>45<br>45<br>66<br>45 | 69<br>80<br>45<br>45<br>66<br>45 | 61.67%         14-Apr-22 A           25-Oct-22         25-Oct-22*           0%         25-Oct-22*           0%         01-Nov-22           0%         29-Nov-22           0%         29-Nov-22 | 12-Jan-23<br>08-Dec-22<br>15-Dec-22<br>12-Jan-23<br>12-Jan-23                             | 04-Oct-22<br>11-Oct-22<br>25-Oct-22<br>08-Nov-22<br>Remaining Work<br>Actual Work | 17-Nov-22<br>24-Nov-22<br>22-Dec-22<br>22-Dec-22<br>↓ | -21<br>-21<br>-21<br>-21        | 04/12/17 R                | ev. 0 - 1st Issue<br>ev 6E - Jun 2022 Up |
| Piping Installation         06-TPU-4-1000       PFab 1-Line 4 - Piping Installation         E&I Fabrication         06-TPU-4-1230       PFab 1-Line 4 - E&I Fabrication         E&I Installation         06-TPU-4-1250       PFab 1-Line 4 - E&I Support Installation   | 180<br>180<br>80<br>45<br>45<br>66<br>45 | 69<br>80<br>45<br>45<br>66<br>45 | 61.67%         14-Apr-22 A           25-Oct-22         25-Oct-22*           0%         25-Oct-22*           0%         01-Nov-22           0%         29-Nov-22           0%         29-Nov-22 | 12-Jan-23<br>08-Dec-22<br>15-Dec-22<br>12-Jan-23<br>12-Jan-23                             | 04-Oct-22<br>11-Oct-22<br>25-Oct-22<br>08-Nov-22<br>Remaining Work                | 17-Nov-22<br>24-Nov-22<br>22-Dec-22<br>22-Dec-22<br>↓ | -21<br>-21<br>-21<br>-21<br>-21 | 04/12/17 R<br>30-Jun-22 R |  |

| ract No. EP/SP/66/12<br>ent Facilities, Phase 1  |  | 聽著<br>rental Protection Department   |
|--|--|--|
| Oct 59   |  | Nov<br>60  |
|  |  |  |
|  | 09-Nov-22  |  |
|  |  |  |
|  |  |  |
| r EL20.47m~EL26.72m) Primary & Sec<br>3rd Floor( EL26.72m~EL37.72m)Prima<br>1-Line 3 - 4th Floor(EL37.72m~EL47.2<br>08-Oct-22, PFab 1-Line 3 | ary & Secondary Steel<br>2m) Primary & Secon       | Structure Erection, 18-Se<br>dary Steel Structure Erect  |
| 10-Oct-22, PFab 1-Line   | e 3 - Mechanical Instal<br>e 3 - Mechanical Instal | lation - 1st Floor (Below E<br>lation - 2nd Floor(EL20.47<br>lation - 3rd Floor( EL26.72<br>nanical Installation - 4th Fl<br>PFab 1-Line 3 - Mec |
| , 05-Sep-22, 05-Sep-22, PFab 1-Line 3  | - Piping Fabrication                               |  |
|  |  |  |
| 26 Oct 22*   |  |  |
| 26-Oct-22*   | ov-22  |  |
|  | 16-Nov   | 30-Nov-22<br>/-22  |
| 01-Nov-  | 16-Nov<br>22*                                      | /-22   |
|  | 16-Nov   | 30-Nov-22  |
|  | 16-Nov   |  |
|  |  |  |
| 09-Oct-22, PFab 1-Line 4   | 4 - Top Floor(EL47.22r                             | n~EL54.47m) Primary & S  |
|  | 30-Oct-22, PFat                                    | o 1-Line 4 - Mechanical Ins<br>o 1-Line 4 - Mechanical Ins<br>o 1-Line 4 - Mechanical Ins  |
| anical Installation - Boiler Pre Assembly,   |  | PFab 1-Line 4  |
| p-22, PFab 1-Line 4 - Piping Fabrication   |  |  |
|  | 07-N   | lov-22, PFab 1-Line 4 - E&   |
| 25-Oct-22*   |  |  |
| 01-Nov   | <i>ı</i> -22                                       |  |
|  |  | 29-Nov-22  |
| Revision   | Checked  | Approved   |
| ate  |  |  |
| ate  |  |  |
| ate  |  |  |

| KEPPEL SEGURES - ZHEN HU AKONY YENTE RE<br>Activity Name  | Original<br>Duration | Remaining<br>Duration | Activity % Current Start<br>Complete | Current Finish         | Late Start                        | Late Finish            | Total Float M57 Remarks                | Aug                                | d Waste Managemei                            |
|---|----------------------|-----------------------|--------------------------------------|------------------------|-----------------------------------|------------------------|--|------------------------------------|--|
| 06-TPU-4-1280 PFab 1-Line 4 - Electrical Equipment Installation   | 45                   | 45                    | 0% 15-Nov-22                         | 29-Dec-22              | 25-Oct-22                         | 08-Dec-22              | -21                                    | 57                                 | 58   |
| O6-TPU-4-1290 PFab 1-Line 4 - Electrical Heat Tracing Installation  | 45                   | 45                    | 0% 15-Nov-22                         | 29-Dec-22              | 25-Oct-22                         | 08-Dec-22              | -21                                    |                                    |  |
| 06-TPU-4-1330 PFab 1-Line 4 - MCC room installation   | 30                   | 30                    | 0% 08-Nov-22*                        | 07-Dec-22              | 09-Nov-22                         | 08-Dec-22              | 1                                      |                                    |  |
| Instrument  | 59                   | 59                    |                                      | 12-Jan-23              | 25-Oct-22                         | 22-Dec-22              | -21                                    |                                    |  |
| 06-TPU-4-1300 PFab 1-Line 4 - Instrument Cable Pulling and Termination  | 45                   | 45                    | 0% 29-Nov-22                         | 12-Jan-23              | 08-Nov-22                         | 22-Dec-22              | -21                                    |                                    |  |
| 06-TPU-4-1310     PFab 1-Line 4 - Instrument Equipment Installation   | 45<br>45             | 45<br>45              |                                      | 29-Dec-22<br>29-Dec-22 | 25-Oct-22<br>25-Oct-22            | 08-Dec-22              | -21                                    |                                    |  |
| 06-TPU-4-1320 PFab 1-Line 4 - Instrument Tubing Installation  Insulation  | 43<br>150            | 150                   | 0% 15-Nov-22 25-May-22               |                        | 25-Aug-22                         | 08-Dec-22<br>21-Jan-23 | -21                                    |                                    |  |
| 06-TPU-4-1010 PFab 1-Line 4 - Insulation  | 150                  | 150                   | 0% 25-May-22                         |                        | 25-Aug-22                         | 21-Jan-23              | -21                                    |                                    |  |
| PFab 1- Line 5  | 655                  | 248                   | -                                    | A 05-May-23            | 18-Jul-22                         | 06-Apr-23              | -29                                    |                                    |  |
| Structure Erection  | 321                  | 223                   | 14-Jan-22 /                          | 10-Apr-23              | 23-Jul-22                         | 06-Apr-23              | -4                                     |                                    |  |
| 06-TPU-5-1110 PFab 1-Line 5 - 2nd Floor(EL20.47m~EL26.72m) Primary  | 60                   | 16                    | 73.33% 12-Mar-22                     | A 15-Sep-22            | 23-Jul-22                         | 07-Aug-22              | -39                                    |                                    | PFab 1-Line 5 - 2nd                          |
| 06-TPU-5-1120 PFab 1-Line 5 - 3rd Floor( EL26.72m~EL37.72m)Primary  | 45                   | 45                    | · ·                                  |                        | 23-Jul-22                         | 05-Sep-22              | -44                                    | 05-Sep-22*                         |  |
| 06-TPU-5-1130 PFab 1-Line 5 - 4th Floor(EL37.72m~EL47.22m) Primary  | 30                   | 30                    | 0% 23-Sep-22                         |                        | 10-Aug-22                         | 08-Sep-22              | -44                                    |                                    | 23-Sep-22                                    |
| 06-TPU-5-1140 PFab 1-Line 5 - Top Floor(EL47.22m~EL54.47m) Primary  | 30                   | 30                    | 0% 23-Oct-22                         | 21-Nov-22              | 29-Oct-22                         | 27-Nov-22              | 6                                      |                                    |  |
| 06-TPU-5-1150 PFab 1-Line 5 - Tertiary Structure Erection Mechanical Erection   | 90<br>317            | 223<br>133            | 0% 14-Jan-22                         | 10-Apr-23              | 27-Aug-22<br>18-Jul-22            | 06-Apr-23<br>27-Nov-22 | -4                                     |                                    |  |
| 06-TPU-5-1040 PFab 1-Line 5 - Mechanical Installation - 1st Floor (Below  | 80                   | 51                    | 36.25% 02-Mar-22                     |                        | 08-Oct-22                         | 27-Nov-22              | 38                                     |                                    |  |
| 06-TPU-5-1050 PFab 1-Line 5 - Mechanical Installation - 2nd Floor(EL20.4  | 80                   | 80                    | 0% 05-Sep-22*                        |                        | 09-Sep-22                         | 27-Nov-22              | 4                                      | 05-Sep-22*                         |  |
| 06-TPU-5-1060 PFab 1-Line 5 - Mechanical Installation - 3rd Floor( EL26.  | 80                   | 80                    | 0% 05-Oct-22                         | 23-Dec-22              | 09-Sep-22                         | 27-Nov-22              | -26                                    |                                    | 05-C   |
| 06-TPU-5-1070 PFab 1-Line 5 - Mechanical Installation - 4th Floor(EL37.7  | 80                   | 80                    | 0% 08-Oct-22                         | 26-Dec-22              | 09-Sep-22                         | 27-Nov-22              | -29                                    |                                    |  |
| 06-TPU-5-1080 PFab 1-Line 5 - Mechanical Installation - Boiler Pre-Asse   | 110                  | 53                    | 51.82% 16-May-22                     | 22-Oct-22              | 18-Jul-22                         | 08-Sep-22              | -44                                    |                                    |  |
| 06-TPU-5-1240 PFab 1-Line 5 - Mechanical Installation - Boiler Lifting & II   | 80                   | 80                    | 0% 23-Oct-22                         | 10-Jan-23              | 09-Sep-22                         | 27-Nov-22              | -44                                    |                                    |  |
| Piping Fabrication  | 180                  | 22                    |                                      | A 21-Sep-22            | 15-Aug-22                         | 05-Sep-22              | -16                                    |                                    |  |
| 06-TPU-5-1220 PFab 1-Line 5 - Piping Fabrication  | 180                  | 22                    |                                      |                        | 15-Aug-22                         | 05-Sep-22              | -16                                    |                                    | PFab 1-Li                                    |
| Piping Installation   | 150                  | 150                   | · · ·                                | 24-Feb-23              | 15-Aug-22                         | 11-Jan-23              | -44                                    |                                    | 00.0 00.                                     |
| 06-TPU-5-1000 PFab 1-Line 5 - Piping Installation   | 150                  | 150<br>122            | 0% 28-Sep-22                         |                        | 15-Aug-22                         | 11-Jan-23              | -44                                    |                                    | 28-Sep-22                                    |
| E&I Fabrication<br>06-TPU-5-1230 PFab 1-Line 5 - E&I Fabrication  | 180<br>180           | 122                   | · · ·                                | 30-Dec-22              | 23-Nov-22<br>23-Nov-22            | 24-Mar-23<br>24-Mar-23 | 84                                     |                                    |  |
| E&I Installation  | 45                   | 45                    | · ·                                  | 19-Feb-23              | 23-Nov-22                         | 06-Jan-23              | -44                                    |                                    |  |
| 06-TPU-5-1250 PFab 1-Line 5 - E&I Support Installation  | 45                   | 45                    |                                      | 19-Feb-23              | 23-Nov-22                         | 06-Jan-23              | -44                                    |                                    |  |
| Insulation  | 150                  | 150                   | 07-Dec-22                            | 05-May-23              | 24-Oct-22                         | 22-Mar-23              | -44                                    |                                    |  |
| 06-TPU-5-1010 PFab 1-Line 5 - Insulation  | 150                  | 150                   | 0% 07-Dec-22                         | 05-May-23              | 24-Oct-22                         | 22-Mar-23              | -44                                    |                                    |  |
| PFab 1- Line 6  | 634                  | 227                   | 23-Mar-21                            | A 14-Apr-23            | 15-Aug-22                         | 13-Apr-23              | -1                                     |                                    |  |
| Structure Erection  | 302                  | 213                   | 08-Apr-22 A                          | 31-Mar-23              | 15-Aug-22                         | 13-Apr-23              | 13                                     |                                    |  |
| 06-TPU-6-1110 PFab 1-Line 6 - 2nd Floor(EL20.47m~EL26.72m) Primary  | 60                   | 13                    | · ·                                  |                        | -                                 | 27-Aug-22              | -16                                    |                                    | PFab 1-Line 6 - 2nd Fl                       |
| 06-TPU-6-1120 PFab 1-Line 6 - 3rd Floor( EL26.72m~EL37.72m)Primary  | 45                   | 18                    | 60% 24-Jun-22                        |                        | 20-Aug-22                         | 06-Sep-22              | -16                                    |                                    | PFab 1-                                      |
| 06-TPU-6-1130         PFab 1-Line 6 - 4th Floor(EL37.72m~EL47.22m) Primary           06-TPU-6-1140         PFab 1-Line 6 - Top Floor(EL47.22m~EL54.47m) Primary | 30                   | 30                    | 0% 24-Sep-22<br>0% 24-Oct-22         | 23-Oct-22<br>22-Nov-22 | 08-Sep-22<br>27-Nov-22            | 07-Oct-22              | -16<br>34                              |                                    | 24-Sep-22                                    |
| 06-TPU-6-1140         PFab 1-Line 6 - Top Floor(EL47.22m~EL54.47m) Prim ary           06-TPU-6-1150         PFab 1-Line 6 - Tertiary Structure Erection         | 30<br>144            | 30<br>213             |                                      |                        | 13-Sep-22                         | 26-Dec-22<br>13-Apr-23 | 13                                     |                                    |  |
| Mechanical Erection   | 318                  | 134                   | · ·                                  | 11-Jan-23              | 09-Sep-22                         | 26-Dec-22              | -16                                    |                                    |  |
| 06-TPU-6-1160 PFab 1-Line 6 - Mechanical Installation - 1st Floor (Below  | 80                   | 55                    |                                      |                        | 08-Oct-22                         | 01-Dec-22              | 38                                     |                                    |  |
| 06-TPU-6-1170 PFab 1-Line 6 - Mechanical Installation - 2nd Floor(EL20.4  | 80                   | 53                    |                                      |                        | 08-Oct-22                         | 29-Nov-22              | 38                                     |                                    |  |
| 06-TPU-6-1180 PFab 1-Line 6 - Mechanical Installation - 3rd Floor( EL26.  | 80                   | 80                    | 0% 08-Sep-22*                        |                        | 08-Oct-22                         | 26-Dec-22              | 30                                     | 08-Sep-2                           | /2*  |
| 06-TPU-6-1190 PFab 1-Line 6 - Mechanical Installation - 4th Floor(EL37.7  | 80                   | 80                    | 0% 09-Oct-22                         | 27-Dec-22              | 08-Oct-22                         | 26-Dec-22              | -1                                     |                                    |  |
| 06-TPU-6-1200 PFab 1-Line 6 - Mechanical Installation - Boiler Pre Asser  | 105                  | 29                    | 72.38% 14-Jun-22                     | 28-Sep-22              | 09-Sep-22                         | 07-Oct-22              | 9                                      |                                    |  |
| 06-TPU-6-1240 PFab 1-Line 6 - Mechanical Installation - Boiler Lifting & II   | 80                   | 80                    | 0% 24-Oct-22                         | 11-Jan-23              | 08-Oct-22                         | 26-Dec-22              | -16                                    |                                    |  |
| Piping Fabrication  | 180                  | 22                    |                                      | A 21-Sep-22            | 13-Sep-22                         | 04-Oct-22              | 13                                     |                                    |  |
| 06-TPU-6-1220 PFab 1-Line 6 - Piping Fabrication  | 180                  | 22                    |                                      |                        | 13-Sep-22                         | 04-Oct-22              | 13                                     |                                    | 21-Sep-2                                     |
| Piping Installation 06-TPU-6-1000 PFab 1-Line 6 - Piping Installation   | 150                  | 150<br>150            | 0% 29-Sep-22                         | 25-Feb-23<br>25-Feb-23 | 13-Sep-22<br>13-Sep-22            | 09-Feb-23<br>09-Feb-23 | -16                                    |                                    | 29-Sep-22                                    |
| Insulation  | 150<br>150           | 150                   | · ·                                  | 14-Apr-23              | 31-Oct-22                         | 29-Mar-23              | -16                                    |                                    | 29-3ep-22                                    |
| 06-TPU-6-1010 PFab 1-Line 6 - Insulation  | 150                  | 150                   | 0% 08-Jul-22 A                       | ·                      | 31-Oct-22                         | 29-Mar-23              | -16                                    |                                    |  |
| abrication of Module (FGC)  | 648                  | 221                   |                                      | A 08-Apr-23            | 28-Jul-22                         | 18-Apr-23              | 10                                     |                                    |  |
| PFab 2 - Line 1   | 571                  | 164                   |                                      | 10-Feb-23              | 28-Jul-22                         | 14-Jan-23              | -27                                    |                                    |  |
| Structure Fabrication   | 188                  | 68                    | 31-Mar-22                            | A 06-Nov-22            | 03-Oct-22                         | 09-Dec-22              | 33                                     |                                    | ,  |
| 06-FGC-1-1110 PFab 2-Line 1 - Tertiary Structure Fabrication  | 188                  | 68                    | 63.83% 31-Mar-22                     | A 06-Nov-22            | 03-Oct-22                         | 09-Dec-22              | 33                                     |                                    |  |
| Structure Erection  | 220                  | 85                    |                                      | A 23-Nov-22            | 15-Aug-22                         | 14-Jan-23              | 52                                     |                                    |  |
| 06-FGC-1-1030 PFab 2-Line 1 - 3rd Floor(EL23.47~ EL34.47m) Primary 8  | 60                   | 8                     | 86.67% 15-Mar-22                     | 07-Sep-22              | 20-Aug-22                         | 27-Aug-22              | -11                                    |                                    | PFab 2-Line 1 - 3rd Floor(EL                 |
|   |                      |                       |                                      |                        |                                   |                        | • • •                                  | Date                               |  |
|   | tion \               | Nork                  |                                      |                        | Remaining Work                    | <b>•</b>               | Actual Milestone                       |                                    | Day 0 tet lague                              |
| garmme for Design and Construc  |                      |                       |                                      |                        |                                   |                        |  | 1112/12/17                         | IRAV II - Ter leend                          |
|   |                      |                       |                                      |                        | Actual Work                       | <b>ب</b>               | <ul> <li>Critical Milestone</li> </ul> | 04/12/17<br>30-Jun-22              | Rev. 0 - 1st Issue                           |
| garmme for Design and Construc<br>v WP-6E-M57)<br>8 of 14   |                      |                       |                                      |                        | Actual Work<br>Critical Remaining |                        | <ul> <li>Critical Milestone</li> </ul> | 04/12/17<br>30-Jun-22<br>31-Jul-22 | Rev 6E - Jun 2022 Up<br>Rev 6E - Jul 2022 Up |

| t No. EP/SP/66/1<br>Facilities, Phase |                             | 讀著<br>rental Protaction Departme |
|---------------------------------------|-----------------------------|----------------------------------|
| Oct 59                                |                             | Nov<br>60                        |
| 29                                    | 15-Nov-2                    |                                  |
|                                       | 15-Nov-2                    | 22                               |
|                                       | 08-Nov-22*                  |                                  |
|                                       |                             |                                  |
|                                       |                             | 29-Nov-22                        |
|                                       | 15-Nov-2                    | 22                               |
|                                       | 15-Nov-2                    | 22                               |
|                                       |                             |                                  |
|                                       |                             |                                  |
|                                       |                             |                                  |
|                                       |                             |                                  |
|                                       | ry & Secondary Steel Str    |                                  |
|                                       | 22, PFab 1-Line 5 - 3rd F   |                                  |
| ······                                | -Oct-22, PFab 1-Line 5 - 4  |                                  |
| 23-Oct-22                             |                             | 21-Nov-                          |
|                                       |                             |                                  |
|                                       |                             |                                  |
| 20-00                                 | ct-22, PFab 1-Line 5 - Me   | chanical Installation - 1s       |
|                                       |                             | 23-N                             |
|                                       |                             |                                  |
| 2                                     | ah di lian E. Masharian     | la stallation . Dailan Da        |
|                                       | ab 1-Line 5 - Mechanical    | Installation - Boiler Pre        |
| 23-Oct-22                             |                             |                                  |
|                                       |                             |                                  |
| iping Fabrication, 21-Sep-22,         | 21-Sep-22, PFab 1-Line \$   | 5 - Piping Fabrication           |
|                                       |                             |                                  |
|                                       |                             |                                  |
|                                       |                             |                                  |
|                                       |                             |                                  |
|                                       |                             |                                  |
|                                       |                             |                                  |
|                                       |                             |                                  |
|                                       |                             | (                                |
|                                       |                             |                                  |
|                                       |                             |                                  |
|                                       | Secondary Steel Structur    | re Erection, 12-Sep-22,          |
| 3rd Floor( EL26.72m~EL37.72           | 2m)Primary & Secondary      | Steel Structure Erectio          |
|                                       | 3-Oct-22, PFab 1-Line 6     | <u></u>                          |
| 24-Oct-22 🗖                           |                             | 22-No                            |
|                                       |                             |                                  |
| <u></u>                               |                             |                                  |
| <u></u>                               | 24-Oct-22, PFab 1-Line 6    |                                  |
| 22-                                   | -Oct-22, PFab 1-Line 6 -    |                                  |
|                                       |                             | 2                                |
| -22                                   |                             |                                  |
| 22, PFab 1-Line 6 - Mechanic          | al Installation - Boiler Pr | e Assembly, PFab 1-Lin           |
| 24-Oct-22 📕                           |                             |                                  |
|                                       |                             |                                  |
| 1-Line 6 - Piping Fabrication,        | PFab 1-Line 6 - Piping Fa   | abrication, 21-Sep-22            |
|                                       |                             | <u></u>                          |
|                                       |                             |                                  |
|                                       |                             |                                  |
|                                       |                             |                                  |
|                                       |                             |                                  |
|                                       |                             |                                  |
|                                       |                             |                                  |
|                                       | 06-Nc                       | ov-22, PFab 2-Line 1 - Te        |
|                                       |                             |                                  |
| L34.47m) Primary & Seconda            | ry Steel Structure Erection | on, 07-Sep-22, 07-Sep-2          |
|                                       |                             |                                  |
| on                                    | Checked                     | Approved                         |
|                                       |                             |                                  |
|                                       |                             |                                  |
|                                       |                             |                                  |
|                                       | 1                           |                                  |
|                                       | 1                           | 1                                |

| Activity Name   | Original<br>Duration | Remaining<br>Duration | Activity %<br>Complete | Current Start          | Current Finish             | Late Start             | Late Finish            | Total Float M57 Remarks                | Aug         | 20<br>Sep   |
|---|----------------------|-----------------------|------------------------|------------------------|----------------------------|------------------------|------------------------|--|-------------|---|
| 06-FGC-1-1040 PFab 2-Line 1 - 4th Floor (EL34.47~ EL44.22m) Primary {   | 60                   | 25                    | 58.33%                 | 11-Apr-22 A            | 24-Sep-22                  | 15-Aug-22              | 08-Sep-22              | -16                                    | 57          | 58 PFab 2   |
| 06-FGC-1-1050 PFab 2-Line 1 - Top Floor Primary & Secondary Steel Stru  | 60                   | 60                    | 0%                     | 25-Sep-22              | 23-Nov-22                  | 16-Nov-22              | 14-Jan-23              | 52                                     |             | 25-Sep-22   |
| Acchanical Erection   | 256                  | 75                    |                        |                        | 13-Nov-22                  |                        | 28-Oct-22              | -16                                    |             |   |
| 06-FGC-1-1070         PFab 2-Line 1 - 1st Floor (Below EL12.47m) (Including Si           06-FGC-1-1080         PFab 2-Line 1 - 2nd Floor (EL12.47~ EL23.47m) (Includin) | 60<br>60             | 19<br>60              |                        |                        | 18-Sep-22<br>29-Oct-22     | 10-Oct-22<br>30-Aug-22 | 28-Oct-22<br>28-Oct-22 | -1                                     |             | 18-Sep-22, PFa  |
| 06-FGC-1-1090 PFab 2-Line 1 - 3rd Floor (EL23.47~ EL34.47m) (Including  | 60                   | 60                    |                        |                        | 06-Nov-22                  | -                      | 28-Oct-22              | -9                                     |             |   |
| 06-FGC-1-1100 PFab 2-Line 1 - 4th Floor (EL34.47~ EL44.22m) (Including  | 50                   | 50                    | 0%                     | 03-Jun-22 A            | 13-Nov-22                  | -                      | 28-Oct-22              | -16                                    |             |   |
| Piping Fabrication  | 180                  | 116                   |                        | 29-May-21              | 24-Dec-22                  | 28-Jul-22              | 20-Nov-22              | -34                                    |             |   |
| 06-FGC-1-1210 PFab 2-Line 1 - Piping Fabrication  | 180                  | 116                   | 35.56%                 | 29-May-21              |                            |                        | 20-Nov-22              | -34                                    |             |   |
| Piping Installation 06-FGC-1-1120 PFab 2-Line 1 - Piping Installation   | 150<br>150           | 138<br>138            | 00/                    |                        | A 15-Jan-23<br>A 15-Jan-23 | 28-Jul-22<br>28-Jul-22 | 12-Dec-22<br>12-Dec-22 | -34<br>-34                             | <b>b</b> A  |   |
| E&I Fabrication   | 180                  | 118                   |                        | -                      | 26-Dec-22                  |                        | 12-Dec-22              | -10                                    |             |   |
| 06-FGC-1-1220 PFab 2-Line 1 - E&I Fabrication   | 180                  | 118                   |                        | · ·                    | 26-Dec-22                  | -                      | 16-Dec-22              | -10                                    |             |   |
| E&I Installation  | 80                   | 80                    |                        | 24-Sep-22              | 12-Dec-22                  | 21-Aug-22              | 08-Nov-22              | -34                                    |             |   |
| 06-FGC-1-1230 PFab 2-Line 1 - E&I Support Installation  | 45                   | 45                    | 0%                     | 24-Sep-22*             | 07-Nov-22                  | 21-Aug-22              | 04-Oct-22              | -34                                    |             | 24-Sep-22*  |
| 06-FGC-1-1240 PFab 2-Line 1 - E&I Cable Ladder Erection   | 45                   | 45                    | 0%                     | 01-Oct-22              | 14-Nov-22                  | 28-Aug-22              | 11-Oct-22              | -34                                    |             | 01-Oct-22   |
| Electrical  | 67                   | 67                    |                        | 07-Oct-22              | 12-Dec-22                  |                        | 08-Nov-22              | -34                                    |             |   |
| 06-FGC-1-1250 PFab 2-Line 1 - Electrical Cable Pulling and Termination  | 45                   | 45                    |                        | 29-Oct-22              | 12-Dec-22                  | •                      | 08-Nov-22              | -34                                    |             |   |
| 06-FGC-1-1260 PFab 2-Line 1 - Electrical Equipment Installation<br>06-FGC-1-1270 PFab 2-Line 1 - Electrical Heat Tracing Installation                                   | 45<br>45             | 45<br>45              |                        | 15-Oct-22              | 28-Nov-22<br>28-Nov-22     | •                      | 25-Oct-22<br>25-Oct-22 | -34                                    |             |   |
| 06-FGC-1-1310 PFab 2-Line 1 - MCC room installation   | 30                   | 43<br>30              |                        | 07-Oct-22              | 05-Nov-22                  | · ·                    | 25-Oct-22<br>25-Oct-22 | -11                                    |             | 07  |
| Instrument  | 59                   | 59                    |                        | 15-Oct-22              | 12-Dec-22                  |                        | 08-Nov-22              | -34                                    |             |   |
| 06-FGC-1-1280 PFab 2-Line 1 - Instrument Cable Pulling and Termination  | 45                   | 45                    | 0%                     | 29-Oct-22              | 12-Dec-22                  | 25-Sep-22              | 08-Nov-22              | -34                                    |             |   |
| 06-FGC-1-1290 PFab 2-Line 1 - Instrument Equipment Installation   | 45                   | 45                    | 0%                     | 15-Oct-22              | 28-Nov-22                  | 11-Sep-22              | 25-Oct-22              | -34                                    |             |   |
| 06-FGC-1-1300 PFab 2-Line 1 - Instrument Tubing Installation  | 45                   | 45                    | 0%                     | 15-Oct-22              | 28-Nov-22                  | 11-Sep-22              | 25-Oct-22              | -34                                    |             |   |
| nsulation   | 150                  | 149                   |                        | 25-May-22              |                            | 28-Jul-22              | 23-Dec-22              | -34                                    |             |   |
| 06-FGC-1-1130 PFab 2-Line 1 - Insulation  | 150                  | 149                   |                        | 25-May-22              |                            | 28-Jul-22              | 23-Dec-22              | -34                                    |             |   |
| Precommissioning<br>06-FGC-1-1190 PFab 2-Line 1 - Pre-commissioning   | 60<br>60             | 60<br>60              |                        | 13-Dec-22<br>13-Dec-22 |                            |                        | 07-Jan-23<br>07-Jan-23 | -34<br>-34                             |             |   |
| Fab 2 - Line 2  | 580                  | 153                   |                        |                        | 30-Jan-23                  | 15-Aug-22              | 25-Jan-23              | -6                                     |             |   |
| Structure Fabrication   | 180                  | 53                    |                        |                        | 22-Oct-22                  | 04-Sep-22              | 27-Oct-22              | 4                                      |             |   |
| 06-FGC-2-1040 PFab 2-Line 2 - Tertiary Structure Fabrication  | 180                  | 53                    | 70.56%                 | 22-Oct-21 A            | 22-Oct-22                  | 04-Sep-22              | 27-Oct-22              | 4                                      |             |   |
| Structure Erection  | 296                  | 143                   |                        | 16-Mar-22 A            | A 20-Jan-23                | 15-Aug-22              | 25-Jan-23              | 4                                      |             |   |
| 06-FGC-2-1080 PFab 2-Line 2 - 3rd Floor(EL23.47~ EL34.47m) Primary 8  | 60                   | 16                    |                        |                        | A 15-Sep-22                | 17-Sep-22              | 03-Oct-22              | 17                                     |             | 15-Sep-22, PFab   |
| 06-FGC-2-1090 PFab 2-Line 2 - 4th Floor (EL34.47~ EL44.22m) Primary {   | 60                   | 35                    |                        | 09-Apr-22 A            |                            | 15-Aug-22              | 19-Sep-22              | -16                                    |             | 05-0  |
| 06-FGC-2-1100 PFab 2-Line 2 - Top Floor Primary & Secondary Steel Stru  | 60                   | 60                    |                        |                        | 03-Dec-22                  |                        | 04-Jan-23              | 31                                     |             |   |
| 06-FGC-2-1110 PFab 2-Line 2 - Tertiary Structure Erection  Mechanical Erection  | 90<br>272            | 90<br>85              |                        | 23-Oct-22              | 20-Jan-23                  | 27-Oct-22<br>19-Sep-22 | 25-Jan-23<br>08-Nov-22 | -16                                    |             |   |
| 06-FGC-2-1120 PFab 2-Line 2 - 1st Floor (Below EL12.47m) (Including Si  | 60                   | 27                    |                        |                        | 26-Sep-22                  |                        | 08-Nov-22              | 42                                     |             | 26  |
| 06-FGC-2-1130 PFab 2-Line 2 - 2nd Floor (EL12.47~ EL23.47m) (Includin   | 60                   | 32                    |                        |                        | A 01-Oct-22                | 07-Oct-22              | 08-Nov-22              | 37                                     |             |   |
| 06-FGC-2-1140 PFab 2-Line 2 - 3rd Floor (EL23.47~ EL34.47m) (Including  | 60                   | 29                    | 51.67%                 | 06-May-22              | 14-Oct-22                  | 10-Oct-22              | 08-Nov-22              | 24                                     |             |   |
| 06-FGC-2-1150 PFab 2-Line 2 - 4th Floor (EL34.47~ EL44.22m) (Including  | 50                   | 50                    | 0%                     | 03-Jun-22 A            | 23-Nov-22                  | 19-Sep-22              | 08-Nov-22              | -16                                    |             |   |
| Piping Fabrication  | 180                  | 44                    |                        |                        | 13-Oct-22                  | 15-Aug-22              | 28-Sep-22              | -16                                    |             |   |
| 06-FGC-2-1210 PFab 2-Line 2 - Piping Fabrication  | 180                  | 44                    |                        |                        | 13-Oct-22                  | 15-Aug-22              | 28-Sep-22              | -16                                    |             | · · · · · · · · · · · · · · · · · · ·                         |
| Piping Installation   | 150                  | 130                   |                        |                        | A 07-Jan-23                | 15-Aug-22              | 23-Dec-22              | -16                                    | 10.4        |   |
| 06-FGC-2-1000 PFab 2-Line 2 - Piping Installation  E&I Fabrication  | 150<br>180           | 130<br>99             | 13.28%                 | -                      | A 07-Jan-23                | -                      | 23-Dec-22<br>05-Dec-22 | -16<br>-3                              | 12-Aug-22 A |   |
| 06-FGC-2-1220 PFab 2-Line 2 - E&I Fabrication   | 180                  | 99                    | 45%                    |                        | 07-Dec-22                  | -                      | 05-Dec-22              | -3                                     |             |   |
| E&I Installation  | 80                   | 80                    |                        |                        | 01-Dec-22                  | -                      | 16-Nov-22              | -16                                    |             |   |
| 06-FGC-2-1230 PFab 2-Line 2 - E&I Support Installation  | 45                   | 45                    | 0%                     | 13-Sep-22*             | 27-Oct-22                  | 28-Aug-22              | 12-Oct-22              | -16                                    |             | 13-Sep-22*  |
| 06-FGC-2-1240 PFab 2-Line 2 - E&I Cable Ladder Erection   | 45                   | 45                    | 0%                     | 20-Sep-22              | 03-Nov-22                  | 04-Sep-22              | 19-Oct-22              | -16                                    |             | 20-Sep-22   |
| Electrical  | 77                   | 77                    |                        | 16-Sep-22              |                            |                        | 16-Nov-22              | -16                                    |             |   |
| 06-FGC-2-1250 PFab 2-Line 2 - Electrical Cable Pulling and Termination  | 45                   | 45                    |                        | 18-Oct-22              | 01-Dec-22                  |                        | 16-Nov-22              | -16                                    |             |   |
| 06-FGC-2-1260 PFab 2-Line 2 - Electrical Equipment Installation   | 45                   | 45                    |                        | 04-Oct-22              | 17-Nov-22                  |                        | 02-Nov-22<br>02-Nov-22 | -16                                    |             | 04-O<br>04-O  |
| 06-FGC-2-1270 PFab 2-Line 2 - Electrical Heat Tracing Installation<br>06-FGC-2-1310 PFab 2-Line 2 - MCC room installation   | 45<br>30             | 45<br>30              |                        | 04-Oct-22<br>16-Sep-22 | 17-Nov-22<br>15-Oct-22     | 18-Sep-22<br>03-Oct-22 | 02-Nov-22<br>02-Nov-22 | -16                                    |             | 16-Sep-22   |
| Instrument  | 59                   | 59                    | 0 /0                   | 04-Oct-22              | 01-Dec-22                  |                        | 16-Nov-22              | -16                                    |             |   |
| 06-FGC-2-1280 PFab 2-Line 2 - Instrument Cable Pulling and Termination  | 45                   | 45                    | 0%                     | 18-Oct-22              | 01-Dec-22                  |                        | 16-Nov-22              | -16                                    |             |   |
| 06-FGC-2-1290 PFab 2-Line 2 - Instrument Equipment Installation   | 45                   | 45                    |                        | 04-Oct-22              | 17-Nov-22                  |                        | 02-Nov-22              | -16                                    |             | 04-O  |
|   |                      |                       |                        | ·<br>                  | 1                          |                        | ,                      |  |             |   |
| garmme for Design and Construc  | tion \               | Nork                  | S                      |                        |                            | Remaining Work         | <b>♦</b>               | Actual Milestone                       |             | Date  |
|   |                      |                       |                        |                        |                            | Actual Work            | •                      | <ul> <li>Critical Milestone</li> </ul> |             | 04/12/17 Rev. 0 - 1st Issue<br>30-Jun-22 Rev 6E - Jun 2022 Up |
|   |                      |                       |                        |                        |                            |                        |                        |  | 13          | 30-Jun-22   Rev 6E - Jun 2022 Ur                              |
| / WP-6E-M57)  |                      |                       |                        |                        |                            | Critical Remaining W   | /ork                   |  | <u>_</u>    | 31-Jul-22 Rev 6E - Jul 2022 Up                                |

| act No. EP/SP/66/12<br>nt Facilities, Phase 1  |   | 试题<br>rental Protection Department   |
|--|---|--|
| Oct<br>59<br>Line 1 - 4th Floor (EL34.47~ EL44.22n   | n) Primary & Seconda                            | Nov<br>60<br>ry Steel Structure Erection<br>23-Nov   |
| 92-Line 1 - 1st Floor (Below EL12.47m  | PFab 2-Line 1 - 2<br>PFab                       | D fan), PFab 2-Line 1 - 1s<br>nd Floor (EL12.47~ EL23.<br>2-Line 1 - 3rd Floor (EL23<br>PFab 2-Line 1 - 4th Fl |
|  |   |  |
|  |   |  |
|  | 07-N  | lov-22, PFab 2-Line 1 - E&<br>14-Nov-22, PFab 2-L  |
| 29-Oct-22<br>15-Oct-22<br>15-Oct-22<br>Dct-22  | 05-Nov  | -22, PFab 2-Line 1 - MCC   |
| 29-Oct-22<br>15-Oct-22<br>15-Oct-22  |   |  |
|  |   |  |
| 22-Oc<br>ine 2 - 3rd Floor(EL23.47~ EL34.47m)<br>PFab 2-Line 2 - 4th Floor (EL34<br>-22<br>23-Oct-22 | Primary & Secondary                             |  |
| ep-22, PFab 2-Line 2 - 1st Floor (Belov<br>01-Oct-22, PFab 2-Line 2 - 2nd Floo<br>14-Oct-22, PFab    | r (EL12.47~ EL23.47m<br>2-Line 2 - 3rd Floor (E | ) (Including Dosing syster<br>L23.47~ EL34.47m) (Inclu<br>PFab 2   |
|  |   | ct-22, 13-Oct-22, PFab 2-L   |
|  |   | ine 2 - E&I Support Install  |
| 18-Oct-22  | 03-Nov-22                                       | 17-Nov-22, PFa   |
| 15-Oct-22, PFal  | b 2-Line 2 - MCC room                           | 17-Nov-22, PFa   |
| 18-Oct-22  |   | 17-Nov-22, PFal  |
| evision  | Checked   | Approved   |
| te<br>e<br>te  |   |  |
|  | I   | l  |

| Act                                      | ovity mame  | Original<br>Duration | Remaining<br>Duration | Activity %<br>Complete |                        | Current Finish             | Late Start                    | Late Finish                   | Total Float | M57 Remarks                 | Aug   |                  | Sep 2  |
|--|---|----------------------|-----------------------|------------------------|------------------------|----------------------------|-------------------------------|-------------------------------|-------------|-----------------------------|-------|------------------|--|
| 06-FGC-2-1300 PF                         | Fab 2-Line 2 - Instrument Tubing Installation   | 45                   | 45                    | 0%                     | 04-Oct-22              | 17-Nov-22                  | 18-Sep-22                     | 02-Nov-22                     | -16         |                             | 57    |                  | 58<br>04-Oc  |
| Insulation                               |   | 138                  | 138                   |                        | 31-Aug-22              | 15-Jan-23                  | 15-Aug-22                     | 31-Dec-22                     | -16         |                             |       |                  |  |
| 06-FGC-2-1010 PF                         | Fab 2-Line 2 - Insulation   | 138                  | 138                   | 0%                     | 31-Aug-22              | 15-Jan-23                  | 15-Aug-22                     | 31-Dec-22                     | -16         |                             | 31-Au |                  |  |
| Precommissioning                         |   | 60                   | 60                    |                        | 02-Dec-22              |                            | 16-Nov-22                     | 15-Jan-23                     | -16         |                             |       |                  |  |
|  | Fab 2-Line 2 - Pre-commissioning  | 60                   | 60                    |                        |                        | 30-Jan-23                  | 16-Nov-22                     | 15-Jan-23                     | -16         |                             |       |                  |  |
| PFab 2 - Line 3<br>Structure Fabrication |   | 584<br>180           | 177<br>95             |                        |                        | A 23-Feb-23<br>A 03-Dec-22 |                               | 28-Feb-23<br>07-Feb-23        | 5<br>66     |                             |       |                  |  |
| • · · · · · · · · · · · · · · · · · · ·  | Fab 2-Line 3 - Tertiary Structure Fabrication   | 180                  | 95                    |                        |                        | A 03-Dec-22                |                               | 07-Feb-23                     | 66          |                             |       |                  |  |
| Structure Erection                       |   | 167                  | 38                    | .,                     |                        | A 07-Oct-22                | 05-Sep-22                     | 12-Oct-22                     | 5           |                             |       |                  |  |
| •  | Fab 2-Line 3 - 3rd Floor(EL23.47~ EL34.47m) Primary 8   | 60                   | 9                     | 85%                    | 26-Mar-22              | A 08-Sep-22                | 05-Sep-22                     | 13-Sep-22                     | 5           |                             |       |                  | 08-Sep-22, PFab 2-Line 3   |
| 06-FGC-3-1080 PF                         | Fab 2-Line 3 - 4th Floor (EL34.47~ EL44.22m) Primary {  | 29                   | 29                    | 0%                     | 09-Sep-22              | 07-Oct-22                  | 14-Sep-22                     | 12-Oct-22                     | 5           |                             |       | 09-Sep-2         | 22   |
| Mechanical Erection                      |   | 300                  | 88                    |                        | 02-Jan-22 A            | 26-Nov-22                  | 03-Oct-22                     | 01-Dec-22                     | 5           |                             |       |                  |  |
|  | Fab 2-Line 3 - 1st Floor (Below EL12.47m) (Including Si   | 60                   |                       |                        |                        | 26-Sep-22                  |                               | 01-Dec-22                     | 66          |                             |       |                  | 2  |
|  | Fab 2-Line 3 - 2nd Floor (EL12.47~ EL23.47m) (Includin  | 60                   | 38                    |                        | 10-Mar-22              |                            | 25-Oct-22                     | 01-Dec-22                     | 55          |                             |       |                  |  |
|  | Fab 2-Line 3 - 3rd Floor (EL23.47~ EL34.47m) (Includin  | 60<br>50             | 60<br>50              |                        | 09-Sep-22              | 07-Nov-22<br>26-Nov-22     |                               | 01-Dec-22                     | 24<br>5     |                             |       | 09-Sep-2         | 2  |
| Piping Fabrication                       | Fab 2-Line 3 - 4th Floor (EL34.47~ EL44.22m) (Includinç   | 180                  | 30<br>87              | 0%                     | 08-Oct-22              | 25-Nov-22                  |                               | 01-Dec-22<br>06-Dec-22        | 11          |                             |       |                  |  |
|  | Fab 2-Line 3 - Piping Fabrication   | 180                  | 87                    | 51.67%                 |                        | 25-Nov-22                  | 11-Sep-22                     | 06-Dec-22                     | 11          |                             |       |                  |  |
| Piping Installation                      |   | 141                  | 141                   |                        |                        | 24-Jan-23                  | 11-Sep-22                     | 29-Jan-23                     | 5           |                             |       |                  |  |
|  | Fab 2-Line 3 - Piping Installation  | 141                  | 141                   | 0%                     |                        | 24-Jan-23                  | 11-Sep-22                     | 29-Jan-23                     | 5           |                             |       | 06-Sep-22*       |  |
| E&I Fabrication                          |   | 180                  | 93                    |                        | 14-Apr-22 A            | 01-Dec-22                  | 27-Oct-22                     | 27-Jan-23                     | 57          |                             |       |                  |  |
| 06-FGC-3-1220 PF                         | Fab 2-Line 3 - E&I Fabrication  | 180                  | 93                    | 48.33%                 | 14-Apr-22 A            | 01-Dec-22                  | 27-Oct-22                     | 27-Jan-23                     | 57          |                             |       |                  |  |
| E&I Installation                         |   | 66                   | 66                    |                        | 22-Oct-22              | 26-Dec-22                  |                               | 31-Dec-22                     | 5           |                             |       |                  |  |
| -  | Fab 2-Line 3 - E&I Support Installation   | 45                   | 45                    |                        | 22-Oct-22*             | 05-Dec-22                  |                               | 10-Dec-22                     | 5           |                             |       |                  |  |
|  | Fab 2-Line 3 - E&I Cable Ladder Erection  | 45                   | 45                    | 0%                     | 29-Oct-22              | 12-Dec-22                  |                               | 17-Dec-22                     | 5           |                             |       |                  |  |
| Electrical                               | Fals O Line O - Electrical Environment la stallation  | 45                   | 45                    | 00/                    | 12-Nov-22              | 26-Dec-22                  |                               | 31-Dec-22                     | 5           |                             |       |                  |  |
| _  | Fab 2-Line 3 - Electrical Equipment Installation<br>Fab 2-Line 3 - Electrical Heat Tracing Installation | 45<br>45             | 45<br>45              |                        | 12-Nov-22<br>12-Nov-22 | 26-Dec-22<br>26-Dec-22     |                               | 31-Dec-22<br>31-Dec-22        | 5           |                             |       |                  |  |
| Instrument                               | rab 2-Line 3 - Electrical neat fracting instantation  | 45                   | 45                    | 0%                     | 12-Nov-22              | 26-Dec-22                  |                               | 31-Dec-22<br>31-Dec-22        | 5           |                             |       |                  |  |
| <b></b>                                  | Fab 2-Line 3 - Instrument Equipment Installation  | 45                   | 45                    | 0%                     | 12-Nov-22              | 26-Dec-22                  |                               | 31-Dec-22                     | 5           |                             |       |                  |  |
|  | Fab 2-Line 3 - Instrument Tubing Installation   | 45                   | 45                    |                        | 12-Nov-22              | 26-Dec-22                  |                               | 31-Dec-22                     | 5           |                             |       |                  |  |
| Insulation                               |   | 150                  | 150                   |                        | 27-Sep-22              | 23-Feb-23                  | 02-Oct-22                     | 28-Feb-23                     | 5           |                             |       |                  |  |
| 06-FGC-3-1170 PF                         | Fab 2-Line 3 - Insulation   | 150                  | 150                   | 0%                     | 27-Sep-22              | 23-Feb-23                  | 02-Oct-22                     | 28-Feb-23                     | 5           |                             |       |                  | 27-Sep-22  |
| PFab 2 - Line 4                          |   | 592                  |                       |                        |                        | 11-Feb-23                  | 22-Sep-22                     | 19-Mar-23                     | 36          |                             |       |                  |  |
| Structure Fabrication                    |   | 180                  | 71                    |                        |                        | 09-Nov-22                  |                               | 22-Dec-22                     | 43          |                             |       |                  |  |
| Structure Erection                       | Fab 2-Line 4 - Tertiary Structure Fabrication   | 180<br>120           | 71<br>22              | 60.56%                 |                        | 09-Nov-22                  | 13-Oct-22<br>22-Sep-22        | 22-Dec-22<br>02-Dec-22        | 43<br>72    |                             |       | ·····            |  |
|  | Fab 2-Line 4 - 3rd Floor(EL23.47~ EL34.47m) Primary 8   | 60                   |                       | 91.67%                 |                        | A 04-Sep-22                | · ·                           | 02-Dec-22<br>02-Dec-22        | 89          |                             |       |                  | 04-Sep-22, PFab 2-Line 4 - 3rd                                   |
|  | Fab 2-Line 4 - 4th Floor (EL34.47~ EL44.22m) Primary {  | 60                   |                       |                        |                        | A 21-Sep-22                |                               | 13-Oct-22                     | 22          |                             |       |                  | 21-Sep   |
| Mechanical Erection                      |   | 253                  | 72                    |                        |                        | 4 10-Nov-22                | · ·                           | 02-Dec-22                     | 22          |                             |       |                  | ······   |
| 9 06-FGC-4-1040 PF                       | Fab 2-Line 4 - 1st Floor (Below EL12.47m) (Including Si   | 60                   | 21                    | 65%                    | 24-Dec-21              | A 20-Sep-22                | 12-Nov-22                     | 02-Dec-22                     | 73          |                             |       |                  | 20-Sep-  |
| 06-FGC-4-1050 PF                         | Fab 2-Line 4 - 2nd Floor (EL12.47~ EL23.47m) (Includin  | 60                   | 23                    | 61.67%                 | 04-Feb-22              | A 22-Sep-22                | 10-Nov-22                     | 02-Dec-22                     | 71          |                             |       |                  | 22-S   |
| 06-FGC-4-1060 PF                         | Fab 2-Line 4 - 3rd Floor (EL23.47~ EL34.47m) (Includin  | 60                   | 53                    | 11.67%                 | 11-Feb-22 A            | 22-Oct-22                  | 11-Oct-22                     | 02-Dec-22                     | 41          |                             |       |                  |  |
| 06-FGC-4-1070 PF                         | Fab 2-Line 4 - 4th Floor (EL34.47~ EL44.22m) (Includinç   | 50                   | 50                    | 0%                     | 06-May-22              | 10-Nov-22                  | 14-Oct-22                     | 02-Dec-22                     | 22          |                             |       |                  |  |
| Piping Fabrication                       |   | 180                  | 71                    |                        |                        | 09-Nov-22                  | · ·                           | 07-Dec-22                     | 28          |                             |       |                  |  |
| -  | Fab 2-Line 4 - Piping Fabrication   | 180                  | 71                    | 60.56%                 |                        | 09-Nov-22                  | •                             | 07-Dec-22                     | 28          |                             |       |                  |  |
| Piping Installation                      | Fab 2-Line 4 - Piping Installation  | 126<br>126           | 126<br>126            | 09/                    |                        | 12-Jan-23<br>12-Jan-23     | 28-Sep-22<br>28-Sep-22        | 31-Jan-23<br>31-Jan-23        | 19<br>19    |                             |       | 00 Son 2'        | O*   |
| E&I Fabrication                          | rab 2-Line 4 - Fiping instantion  | 120                  | 142                   | 0%                     |                        | 12-Jan-23                  | · ·                           | 19-Mar-23                     | 59          |                             |       | 09-Sep-22        |  |
| <u> </u>                                 | Fab 2-Line 4 - E&I Fabrication  | 180                  | 142                   | 21.11%                 | · ·                    | 19-Jan-23                  | 29-Oct-22                     | 19-Mar-23                     | 59          |                             |       |                  |  |
| E&I Installation                         |   | 66                   | 66                    |                        | 10-Oct-22              |                            |                               | 02-Jan-23                     | 19          |                             |       |                  |  |
|  | Fab 2-Line 4 - E&I Support Installation   | 45                   | 45                    | 0%                     | 10-Oct-22*             | 23-Nov-22                  |                               | 12-Dec-22                     | 19          |                             |       |                  |  |
| 06-FGC-4-1240 PF                         | Fab 2-Line 4 - E&I Cable Ladder Erection  | 45                   | 45                    | 0%                     | 17-Oct-22              | 30-Nov-22                  | 05-Nov-22                     | 19-Dec-22                     | 19          |                             |       |                  |  |
| Electrical                               |   | 45                   | 45                    |                        | 31-Oct-22              | 14-Dec-22                  | 19-Nov-22                     | 02-Jan-23                     | 19          |                             |       |                  |  |
| 06-FGC-4-1260 PF                         | Fab 2-Line 4 - Electrical Equipment Installation  | 45                   | 45                    | 0%                     | 31-Oct-22              | 14-Dec-22                  | 19-Nov-22                     | 02-Jan-23                     | 19          |                             |       |                  |  |
| 06-FGC-4-1270 PF                         | Fab 2-Line 4 - Electrical Heat Tracing Installation   | 45                   | 45                    |                        | 31-Oct-22              | 14-Dec-22                  |                               | 02-Jan-23                     | 19          |                             |       |                  |  |
|  |   | 45                   |                       |                        | 31-Oct-22              | 14-Dec-22                  |                               | 02-Jan-23                     | 19          |                             |       |                  |  |
|  | Fab 2-Line 4 - Instrument Equipment Installation  | 45                   |                       |                        | 31-Oct-22              | 14-Dec-22                  |                               | 02-Jan-23                     | 19          |                             |       |                  |  |
|  | a ha ti ti ma Ai ta a ta una a na Tu hina a ta a ta ta ta n   | 45                   | 45                    | 0%                     | 31-Oct-22              | 14-Dec-22                  | 19-Nov-22                     | 02-Jan-23                     | 19          |                             |       |                  |  |
| 06-FGC-4-1290 PF                         | Pad 2-Line 4 - Instrument lubing installation   |                      |                       |                        |                        |                            |                               |                               |             |                             |       |                  |  |
| 06-FGC-4-1290 PF<br>06-FGC-4-1300 PF     | -   |                      |                       |                        |                        |                            | Demoister M.                  | <b></b>                       | A           | Mileeter                    |       | Date             |  |
| 06-FGC-4-1290 PF<br>06-FGC-4-1300 PF     | or Design and Construct   | tion                 | Work                  | S                      |                        |                            | Remaining Work                | •                             |             | l Milestone                 |       | Date<br>)4/12/17 | Rev. 0 - 1st Issue   |
| 06-FGC-4-1290 PF<br>06-FGC-4-1300 PF     | or Design and Construc  | tion <sup>v</sup>    | Work                  | S                      |                        |                            | Remaining Work<br>Actual Work | <ul><li>◆</li><li>◆</li></ul> |             | l Milestone<br>al Milestone |       |                  |  |
| 06-FGC-4-1290 PF<br>06-FGC-4-1300 PF     | or Design and Construc  | tion <sup>v</sup>    | Work                  | ŝ                      |                        |                            | Ũ                             | •                             |             |                             | 3     | )4/12/17         | Rev. 0 - 1st Issue<br>Rev 6E - Jun 2022 U<br>Rev 6E - Jul 2022 U |

| ct No. EP/SP/66/12<br>Facilities, Phase 1                                     | <b>R</b> 現現代<br>Environt | 建築<br>rental Protection Department |
|---|--------------------------|------------------------------------|
| Oct   |                          | Nov                                |
| 59  |                          | 60<br>17-Nov-22, PFal              |
|   |                          |                                    |
|   |                          |                                    |
|   |                          |                                    |
|   |                          |                                    |
|   |                          |                                    |
|   |                          |                                    |
| oor(EL23.47~ EL34.47m) Primary & 07-Oct-22, PFab 2-Line 3 - 4                 |                          |                                    |
| -22, PFab 2-Line 3 - 1st Floor (Below<br>07-Oct-22, PFab 2-Line 3 - 2         | 2nd Floor (EL12.47~ I    |                                    |
| ct-22   |                          | 26-                                |
|   |                          | 25-N                               |
|   |                          |                                    |
|   |                          |                                    |
|   |                          |                                    |
|   |                          |                                    |
| 22-Oct-22*  |                          |                                    |
|   |                          |                                    |
|   | 12-Nov-22                |                                    |
|   |                          |                                    |
|   |                          |                                    |
|   | 0                        | 9-Nov-22, PFab 2-Line 4 -          |
| L23.47~ EL34.47m) Primary & Seco<br>ab 2-Line 4 - 4th Floor (EL34.47~ EL      |                          |                                    |
| b 2-Line 4 - 1st Floor (Below EL12.4)<br>Fab 2-Line 4 - 2nd Floor (EL12.47~ I | EL23.47m) (Including     |                                    |
|   |                          | 10-Nov-22, PFab 2-Line 4           |
|   | C                        | 9-Nov-22, PFab 2-Line 4 -          |
|   |                          |                                    |
|   |                          |                                    |
|   |                          |                                    |
| Oct-22*   |                          | 23-Nov                             |
|   |                          |                                    |
| 31-Oct-2  | <u></u>                  |                                    |
| 31-Oct-2  |                          |                                    |
| 31-Oct-2  |                          |                                    |
| 31-Oct-2  | 22                       |                                    |
| ision   | Checked                  | Approved                           |
|   |                          |                                    |
|   |                          |                                    |
|   |                          |                                    |
|   |                          |                                    |

|                            | Activity Name   | Original<br>Duration | Remaining<br>Duration | Activity % Current Start<br>Complete | Current Finish         | Late Start             | Late Finish            | Total Float M57 Remarks                | Aug Sep                      |
|----------------------------|---|----------------------|-----------------------|--------------------------------------|------------------------|------------------------|------------------------|--|------------------------------|
| Insulation                 |   | 150                  | 150                   | 25-May-22                            | 11-Feb-23              | 04-Oct-22              | 02-Mar-23              | 19                                     | 57 58                        |
|                            | PFab 2-Line 4 - Insulation  | 150                  | 150                   | 0% 25-May-22                         |                        | 04-Oct-22              | 02-Mar-23              | 19                                     |                              |
| Fab 2 - Line 5             |   | 641                  | 214                   | 18-Jun-21 A                          | 01-Apr-23              | 10-Sep-22              | 11-Apr-23              | 10                                     |                              |
| tructure Erection          | n   | 185                  | 63                    | 08-Jan-22 A                          | 01-Nov-22              | 10-Sep-22              | 12-Dec-22              | 41                                     |                              |
| 06-FGC-5-1060              | PFab 2-Line 5 - 2nd Floor(EL12.47~ EL23.47m) Primary {  | 60                   | 10                    | 83.33% 08-Jan-22 A                   | 09-Sep-22              | 06-Nov-22              | 15-Nov-22              | 67                                     | 09-Sep-22, PFab 2-L          |
|                            | PFab 2-Line 5 - 3rd Floor(EL23.47~ EL34.47m) Primary 8  | 60                   | 34                    | 43.33% 20-Apr-22 A                   |                        | 10-Sep-22              | 13-Oct-22              | 10                                     |                              |
|                            | PFab 2-Line 5 - 4th Floor (EL34.47~ EL44.22m) Primary {   | 60                   | 63                    | 0% 20-May-22                         |                        |                        | 12-Dec-22              | 41                                     |                              |
| Mechanical Erection        |   | 276                  | 94                    |                                      | 02-Dec-22              |                        | 12-Dec-22              | 10                                     |                              |
|                            | PFab 2-Line 5 - 1st Floor (Below EL12.47m) (Including Si<br>PFab 2-Line 5 - 2nd Floor (EL12.47~ EL23.47m) (Includin | 60                   | 17                    |                                      | · · ·                  |                        | 03-Nov-22              | 48                                     | 16-Sep-22                    |
|                            | PFab 2-Line 5 - 2nd Floor (EL12.4/~ EL23.4/m) (includin<br>PFab 2-Line 5 - 3rd Floor (EL23.47~ EL34.47m) (including | 60<br>60             | 29<br>60              | 51.67% 24-Jun-22 A<br>0% 04-Oct-22   | 02-Dec-22              |                        | 15-Nov-22<br>12-Dec-22 | 10                                     |                              |
| Piping Fabrication         | , ,, , , ,  | 180                  | 112                   |                                      | 20-Dec-22              |                        | 02-Feb-23              | 44                                     |                              |
|                            | PFab 2-Line 5 - Piping Fabrication  | 180                  | 112                   | 37.78% 18-Jun-21 A                   |                        |                        | 02-Feb-23              | 44                                     |                              |
| Piping Installation        |   | 150                  | 150                   |                                      | 02-Mar-23              |                        | 12-Mar-23              | 10                                     |                              |
|                            | PFab 2-Line 5 - Piping Installation   | 150                  | 150                   | 0% 04-Oct-22*                        | 02-Mar-23              |                        | 12-Mar-23              | 10                                     |                              |
| Insulation                 |   | 150                  | 150                   |                                      | 01-Apr-23              | 13-Nov-22              | 11-Apr-23              | 10                                     |                              |
| 06-FGC-5-1200              | PFab 2-Line 5 - Insulation  | 150                  | 150                   | 0% 30-Jun-22 A                       | 01-Apr-23              | 13-Nov-22              | 11-Apr-23              | 10                                     |                              |
| Fab 2 - Line 6             |   | 525                  | 221                   | 30-Sep-21                            | A 08-Apr-23            | 13-Sep-22              | 18-Apr-23              | 10                                     |                              |
| Structure Erectior         | n   | 179                  | 63                    | 04-Jan-22 A                          | 01-Nov-22              | 13-Sep-22              | 05-Dec-22              | 34                                     |                              |
| 06-FGC-6-1120              | PFab 2-Line 6 - 2nd Floor(EL12.47~ EL23.47m) Primary {  | 60                   | 15                    | 75% 04-Jan-22 A                      | 14-Sep-22              | 04-Oct-22              | 18-Oct-22              | 34                                     | 14-Sep-22, P                 |
|                            | PFab 2-Line 6 - 3rd Floor(EL23.47~ EL34.47m) Primary 8  | 60                   | 44                    | 26.67% 20-Apr-22 A                   | 13-Oct-22              | 13-Sep-22              | 26-Oct-22              | 13                                     |                              |
| 06-FGC-6-1140              | PFab 2-Line 6 - 4th Floor (EL34.47~ EL44.22m) Primary {   | 60                   | 63                    | 0% 20-May-22                         | 01-Nov-22              | 04-Oct-22              | 05-Dec-22              | 34                                     |                              |
| Mechanical Erection        |   | 279                  | 104                   |                                      | 12-Dec-22              |                        | 25-Dec-22              | 13                                     |                              |
|                            | PFab 2-Line 6 - 1st Floor (Below EL12.47m) (Including Si  | 60                   | 4                     | 93.33% 21-Jan-22 A                   | · · ·                  |                        | 08-Nov-22              | 66                                     | 03-Sep-22, PFab 2-Line 6 - 1 |
|                            | PFab 2-Line 6 - 2nd Floor (EL12.47~ EL23.47m) (Includin   | 60                   | 29                    | 51.67% 24-Jun-22 A                   |                        | 19-Oct-22              | 16-Nov-22              | 34                                     |                              |
|                            | PFab 2-Line 6 - 3rd Floor (EL23.47~ EL34.47m) (Includin   | 60                   | 60                    | 0% 14-Oct-22                         | 12-Dec-22              |                        | 25-Dec-22              | 13                                     |                              |
| Piping Fabrication         |   | 180                  | 106                   | · · ·                                | A 14-Dec-22            |                        | 03-Feb-23              | 51                                     |                              |
|                            | PFab 2-Line 6 - Piping Fabrication  | 180                  | 106                   | 41.11% 30-Sep-21                     |                        |                        | 03-Feb-23              | 51                                     |                              |
| Piping Installation        | n<br>PFab 2-Line 6 - Piping Installation  | 150<br>150           | 150<br>150            | 11-Oct-22<br>0% 11-Oct-22*           | 09-Mar-23<br>09-Mar-23 |                        | 19-Mar-23<br>19-Mar-23 | 10                                     |                              |
| nsulation                  |   | 150                  | 150                   | 10-Nov-22                            | 09-101-23<br>08-Apr-23 | 20-Nov-22              | 18-Apr-23              | 10                                     |                              |
|                            | PFab 2-Line 6 - Insulation  | 150                  | 150                   | 0% 10-Nov-22                         | 08-Apr-23              | 20-Nov-22              | 18-Apr-23              | 10                                     |                              |
| brication of Mega          |   | 188                  |                       |                                      | 23-Dec-22              |                        | 23-Dec-22              | 0                                      |                              |
| laterial Procureme         |   | 182                  | 27                    | ·                                    | 26-Sep-22              |                        | 07-Dec-22              | 72                                     |                              |
| 16-8500-2 (6E)             | Material Procurment (BM3)   | 60                   | 26                    | 57% 30-May-22                        | 25-Sep-22              | 08-Oct-22              | 02-Nov-22              | 38                                     |                              |
| 16-8500-3 (6E)             | Material Procurment (FM1)   | 60                   | 4                     | 94% 10-Apr-22 A                      | · ·                    |                        | 03-Sep-22              | 0                                      | Material Procurment (FM1), 0 |
| 6-8500-4 (6E)              | Material Procurment (FM2)   | 60                   | 4                     | 94% 30-May-22                        | 07-Sep-22              | 15-Nov-22              | 18-Nov-22              | 72                                     | 07-Sep-22, Material Pro      |
| 16-8500-5 (6E)             | Material Procurment (FM3)   | 45                   | 19                    | 57% 21-Aug-22                        | A 26-Sep-22            | 18-Nov-22              | 07-Dec-22              | 72                                     | 21-Aug-22 A, 21-Aug-22 A     |
| laterial Testing           |   | 122                  | 60                    |                                      | 29-Oct-22              |                        | 02-Dec-22              | 34                                     |                              |
| 16-8500-7 (6E)             | Material Testing (BM2)  | 60                   | 1                     | 98% 25-Jun-22 A                      |                        |                        | 26-Sep-22              | -3                                     |                              |
| 16-8500-8 (6E)             | Material Testing (BM3)  | 60                   | 60                    | 0% 31-Aug-22                         |                        |                        | 02-Dec-22              | 34                                     | 31-Aug-22                    |
| 16-8500-9 (6E)             | Material Testing (FM1)  | 60                   | 1                     | 98% 25-Jun-22 A                      |                        |                        | 24-Sep-22              | 0                                      |                              |
| abrication of Stee         | Fabrication of Steel Structure (BM1) & Delivery   | 177                  |                       |                                      | 23-Dec-22              |                        | 23-Dec-22              | 0                                      |                              |
| 6-8510 (6E)<br>6-8520 (6E) | Fabrication of Steel Structure (BM2) & Delivery   | 90<br>80             | 35<br>80              | 61.11% 17-Jun-22 A<br>0% 30-Sep-22   |                        | 28-Aug-22<br>27-Sep-22 | 01-Oct-22<br>15-Dec-22 | -3                                     |                              |
| 16-8540 (6E)               | Fabrication of Steel Structure (FM1) & Delivery   | 70                   |                       | 0% 14-Oct-22                         | 23-Dec-22              |                        | 23-Dec-22              | 0                                      |                              |
|                            | n of Turbine Modules  | 814                  |                       |                                      | 29-Mar-23              |                        | 07-Jun-23              | 70                                     |                              |
| terial Procuremer          |   | 608                  |                       |                                      | 02-Oct-22              |                        | 03-Oct-22              | 1                                      |                              |
| 6-1050-3(1)                | Electrical and Instrumentation Material Submission and A  | 90                   | 24                    | 73.33% 20-Jan-22 A                   | 29-Sep-22              |                        | 03-Oct-22              | 4                                      |                              |
| -1060-2(1)                 | Pipe Material Procurement (Incl. FAT)   | 180                  | 20                    | 88.89% 28-Feb-21 A                   | A 22-Sep-22            | 14-Sep-22              | 03-Oct-22              | 11                                     | 2                            |
| 6-1060-3(1)                | Electrical and Instrumentation Material Procurement (Incl   | 365                  | 33                    | 90.96% 29-Mar-20 A                   | A 02-Oct-22            | 01-Sep-22              | 03-Oct-22              | 1                                      |                              |
| prication of Modu          | ule (Power Island)  | 570                  | 211                   | 30-Oct-21 A                          | 29-Mar-23              | 19-Aug-22              | 07-Jun-23              | 70                                     |                              |
| rbine Module 1             |   | 518                  | 136                   | 30-Oct-21 A                          | 13-Jan-23              | 19-Aug-22              | 01-Jan-23              | -12                                    |                              |
| 6-4010(6)                  | Turbine Module 1 - Steam Turbine 1 Fabrication  | 450                  | 100                   | 77.78% 30-Oct-21 A                   | 31-Dec-22              | 24-Sep-22              | 01-Jan-23              | 1                                      |                              |
| 6-4020(6)                  | Turbine Module 1 - Generator & Equipment Installation   | 450                  | 100                   | 77.78% 05-Jan-22 A                   |                        |                        | 01-Jan-23              | 24                                     |                              |
| 06-4040(6)                 | Turbine Module 1 - TBS Tower 1 Fabrication  | 60                   | 60                    | 0% 10-Sep-22                         |                        | 19-Aug-22              | 17-Oct-22              | -12                                    | 10-Sep-22 A                  |
| 06-4040-1(M55)             | Turbine Module 1 - TBS Tower 1 Erection & Installation  | 76                   |                       | 0% 30-Oct-22                         | 13-Jan-23              | 18-Oct-22              | 01-Jan-23              | -12                                    |                              |
| urbine Module 2            |   | 450                  |                       |                                      | 14-Mar-23              |                        | 11-Apr-23              | 28                                     |                              |
| 6-4210(6)                  | Turbine Module 2 - Steam Turbine 2 Fabrication  | 450                  | 196                   | 56.44% 28-Jan-22 A                   | 14-Mar-23              | 28-Sep-22              | 11-Apr-23              | 28                                     |                              |
|                            |   |                      |                       |                                      |                        | Demoister M            | <b>^</b>               |  | Date                         |
| armme                      | e for Design and Construc   | tion                 | Work                  | S                                    |                        | Remaining Work         | ♥                      | <ul> <li>Actual Milestone</li> </ul>   | 04/12/17 Rev. 0 - 1st Issue  |
|                            |   |                      |                       |                                      |                        | Actual Work            |                        | <ul> <li>Critical Milestone</li> </ul> |                              |

ate ite 31-Aug-22 Rev 6E - Aug 2022 Update

| ract No. EP/SP/66/12<br>ent Facilities, Phase 1                                    |                                | 聽著<br>rental Protection Department                      |
|--|--------------------------------|---|
| 022<br>Oct<br>59   |                                | Nov<br>60   |
|  |                                |   |
|  |                                |   |
| 2nd Floor(EL12.47~ EL23.47m) Primary<br>03-Oct-22, PFab 2-Line 5 - 3rd Fl          | oor(EL23.47~ EL34.4            |   |
| 2-Line 5 - 1st Floor (Below EL12.47m) (I   | ncluding Silencer ID f         | an). PFab 2-Line 5 - 1st Fl                             |
| 28-Sep-22, PFab 2-Line 5 - 2nd Floor (E<br>-22                                     |                                |   |
|  |                                |   |
|  |                                |   |
| 22*  |                                |   |
|  |                                |   |
| ine 6 - 2nd Floor(EL12.47~ EL23.47m) F   | Primary & Secondary            | Steel Structure Erection, P                             |
|  | Line 6 - 3rd Floor(EL2         | 23.47~ EL34.47m) Primary<br>Fab 2-Line 6 - 4th Floor (E |
|  |                                |   |
| (Below EL12.47m) (Including Silencer I<br>13-Oct-22, PFab 2-                       |                                | - 1st Floor (Below EL12.4<br>12.47~ EL23.47m) (Includ   |
| 14-Oct-22  |                                |   |
|  |                                |   |
| 11-Oct-22*   |                                |   |
|  | 10-Nov-22 🗖                    |   |
|  |                                |   |
| ep-22, Material Procurment (BM3), Mate<br>22, 03-Sep-22, Material Procurment (FM   | 1)                             | ·   |
| nt (FM2), Material Procurment (FM2), 07-<br>Sep-22, Material Procurment (FM3), Mat | Sep-22<br>erial Procurment (FM | 3), 26-Sep-22   |
| Material Testing (BM2), 29-Sep-22, 29-   | Sep-22, Materia I Testi        | ng (BM2)  |
| al Testing (FM1), 24-Sep-22, 24-Sep-22,  | 29-Oct-22, Materi              | al Testing (BM3)  |
| Fabrication of Steel Structure (E  |                                |   |
|  |                                |   |
| 14-Oct-22  |                                |   |
| 29-Sep-22, Electrical and Instrumentati  | on Material Submissi           | on and Approval, Electrica                              |
| 22, Pipe Material Procurement (Incl. FAT<br>02-Oct-22, Electrical and Instrume     | ), Pipe Material Procu         | rement (Incl. FAT), 22-Sep                              |
|  |                                |   |
|  |                                |   |
| i  | 29-Oct-22, Turbin              | e Module 1 - TBS Tower 1                                |
| 30-Oct-22  | 2                              |   |
| 1  |                                |   |
| Revision   | Checked                        | Approved  |
| late   |                                |   |
| ate<br>late  |                                |   |
|  |                                |   |

|                    | Activity Name  | Original<br>Duration | Remaining<br>Duration | Activity % Current Start<br>Complete | Current Finish         | Late Start             | Late Finish            | Total Float M57 Remarks                | Aug          | Sep                         |
|--------------------|--|----------------------|-----------------------|--------------------------------------|------------------------|------------------------|------------------------|--|--------------|-----------------------------|
| 06-4220(6)         | Turbine Module 2 - Generator & Equipment Installation  | 450                  | 196                   | 56.44% 28-Jan-22 A                   | 14-Mar-23              | 28-Sep-22              | 11-Apr-23              | 28                                     | 57           | 58                          |
| 06-4240(6)         | Turbine Module 2 - TBS Tower 2 Fabrication   | 60                   | 60                    | 0% 31-Aug-22*                        | 29-Oct-22              | 01-Oct-22              | 29-Nov-22              | 31                                     | 31-Aug-22* I |                             |
| Turbine Module 3   |  | 450                  | 211                   | 27-Feb-22 A                          | 29-Mar-23              | 09-Nov-22              | 07-Jun-23              | 70                                     |              |                             |
| 06-4410(6)         | Turbine Module 3 - Steam Turbine 3 Fabrication   | 450                  | 211                   | 53.11% 27-Feb-22 A                   |                        | 09-Nov-22              | 07-Jun-23              | 70                                     |              |                             |
| 06-4420(6)         | Turbine Module 3 - Generator & Equipment Installation  | 450                  | 211                   | 53.11% 27-Feb-22 A                   |                        | 09-Nov-22              | 07-Jun-23              | 70                                     |              |                             |
| 06-4440(6)         | Turbine Module 3 - TBS Tower 3 Fabrication   | 60<br>374            | 60<br>312             | 0% 31-Aug-22*                        |                        | 27-Nov-22<br>23-Sep-22 | 25-Jan-23<br>31-Jul-23 | 88                                     | 31-Aug-22*   |                             |
| 06-1150-1(1)       | Rechanical Treatment Plant Building Plant Equip<br>Mechanical Equipment Material Submission and Approval | 180                  | 123                   | 31.67% 13-Jun-21 A                   |                        | 02-Oct-22              | 01-Feb-23              | 32                                     |              |                             |
| 06-1150-2(1)       | Pipe Material Submission and Approval  | 180                  | 180                   | 0% 31-Aug-22                         | 26-Feb-23              | 02-001-22<br>08-Nov-22 | 06-May-23              | 69                                     | 31-Aug-22    |                             |
| 06-1150-3(1)       | Electrical and Instrumentation Material Submission and A   | 180                  | 180                   | 0% 31-Aug-22                         | 26-Feb-23              | 07-Nov-22              | 05-May-23              | 68                                     | 31-Aug-22    |                             |
| 06-1160-1(1)       | Mechanical Equipment Procurement (Incl. FAT)   | 312                  | 312                   | 0% 31-Aug-22                         | 08-Jul-23              | 23-Sep-22              | 31-Jul-23              | 23                                     | 31-Aug-22    |                             |
| 06-1160-2(1)       | Pipe Material Procurement (Incl. FAT)  | 266                  | 266                   | 0% 31-Aug-22                         | 23-May-23              | 08-Nov-22              | 31-Jul-23              | 69                                     | 31-Aug-22    |                             |
| 06-1160-3(1)       | Electrical and Instrumentation Material Procurement (Incl  | 267                  | 267                   | 0% 31-Aug-22                         | 24-May-23              | 07-Nov-22              | 31-Jul-23              | 68                                     | 31-Aug-22    |                             |
| Procurement for V  | Vastewater Treatment Plant Equipment   | 105                  | 31                    | 23-Jun-22 A                          | 30-Sep-22              | 21-Nov-22              | 21-Dec-22              | 82                                     |              |                             |
| 06-1190-1(1)       | Mechanical Equipment Material Submission and Approval  | 90                   | 31                    | 65.56% 23-Jun-22 A                   | 30-Sep-22              | 21-Nov-22              | 21-Dec-22              | 82                                     |              |                             |
| 06-1190-2(1)       | Pipe Material Submission and Approval  | 90                   | 31                    | 65.56% 23-Jun-22 A                   | 30-Sep-22              | 21-Nov-22              | 21-Dec-22              | 82                                     |              |                             |
| 06-1190-3(1)       | Electrical and Instrumentation Material Submission and A   | 90                   | 31                    | 65.56% 29-Jul-22 A                   | · · ·                  |                        | 21-Dec-22              | 82                                     |              |                             |
|                    | IV Transformers and Associated Equipment   | 240                  | 210                   | 31-May-22                            | 28-Mar-23              | 31-Oct-22              | 28-May-23              | 61                                     |              |                             |
|                    | tchboard/Pannels and Cables  | 240                  | 210                   | 31-May-22                            | 28-Mar-23              | 31-Oct-22              | 28-May-23              | 61                                     |              |                             |
| 06-2090(1)         | Material Submission and Approval   | 60                   | 30                    | 50% 31-May-22                        | 29-Sep-22              |                        | 29-Nov-22              | 61                                     |              |                             |
| 06-2100(1)         | Material & Equipment Procurement   | 240                  | 210                   | 12.5% 31-May-22                      | 28-Mar-23              | 31-Oct-22              | 28-May-23              | 61                                     |              |                             |
|                    | Onshore Crane at Berth   | 450                  | 450                   | 31-Aug-22                            | 23-Nov-23              | 24-Sep-22              | 17-Nov-23              | -6                                     | 01 Aug 00    |                             |
| 06-1350<br>06-1360 | Supplier Submission and Approval   | 60<br>360            | 60                    | 0% 31-Aug-22<br>0% 29-Nov-22         | 29-Oct-22<br>23-Nov-23 | 24-Sep-22<br>23-Nov-22 | 22-Nov-22              | -6                                     | 31-Aug-22    |                             |
|                    | Material & Equipment Procurement   | 360<br>180           | 360<br>180            | 0% 29-N0V-22<br>31-Aug-22            | 23-100-23<br>26-Feb-23 | 23-N0V-22<br>25-Sep-22 | 17-Nov-23<br>23-Mar-23 | -6                                     |              |                             |
| abrication of Pipe | Off-site Fabrication of Pipe Bridges (Incl. Pipings  | 180                  | 180                   | 31-Aug-22                            |                        |                        | 23-Mar-23              | 25                                     |              |                             |
|                    | veen CCCW and Turbine Hall   | 180                  | 180                   | 31-Aug-22                            | 26-Feb-23              | 25-Sep-22              | 23-Mar-23              | 25                                     |              |                             |
| 06-5300(6)         | Structure Cutting, Painting & Pre-assembly   | 180                  | 180                   | 0% 31-Aug-22*                        |                        | 25-Sep-22              | 23-Mar-23              | 25                                     | 31-Aug-22*   |                             |
| rocurement for L   |  | 60                   | 60                    | 04-Sep-22                            | 02-Nov-22              | 10-Sep-22              | 08-Nov-22              | 6                                      |              |                             |
| 06-1620-3(M55)     | Material Submission & Equipment Procurement (Caisson   | 30                   | 30                    | 0% 04-Sep-22                         | 03-Oct-22              | 10-Sep-22              | 09-Oct-22              | 6                                      | 04-Sep       | -22                         |
| 6-1620-4(M55)      | Delivery to Site   | 30                   | 30                    | 0% 04-Oct-22                         | 02-Nov-22              | 10-Oct-22              | 08-Nov-22              | 6                                      |              |                             |
|                    | Cranage Equipment  | 240                  | 240                   | 01-Sep-22                            | 28-Apr-23              | 04-Sep-22              | 01-May-23              | 3                                      |              |                             |
| ЕОТС               |  | 240                  | 240                   | 01-Sep-22                            | 28-Apr-23              | 04-Sep-22              | 01-May-23              | 3                                      |              |                             |
| 06-1910            | Material & Equipment Procurement   | 180                  | 180                   | 0% 01-Sep-22                         | 27-Feb-23              | 04-Sep-22              | 02-Mar-23              | 3                                      | 01-Sep-22    |                             |
| 06-1920            | Factory Acceptance Test (FAT)  | 192                  | 192                   | 0% 19-Oct-22                         | 28-Apr-23              | 22-Oct-22              | 01-May-23              | 3                                      |              |                             |
| 06-1940(M54)       | EOTC Delivery to Site Batch 1  | 90                   | 90                    | 0% 18-Oct-22                         | 15-Jan-23              | 17-Nov-22              | 14-Feb-23              | 30                                     |              |                             |
| rocurement for A   | Air Quality Monitoring Station Equipment   | 60                   | 60                    | 30-Oct-22                            | 28-Dec-22              | 09-Nov-22              | 07-Jan-23              | 10                                     |              |                             |
| 06-2150(1)         | Material Submission and Approval   | 60                   | 60                    | 0% 30-Oct-22                         | 28-Dec-22              | 09-Nov-22              | 07-Jan-23              | 10                                     |              |                             |
| rocurement for F   | Pipes and Insulation for on site installations   | 296                  | 204                   | 31-May-22                            | 22-Mar-23              | 01-Oct-22              | 22-Apr-23              | 31                                     |              |                             |
| 06-2250(1)         | Material Submission and Approval   | 60                   | 4                     | 93.33% 31-May-22                     | 03-Sep-22              |                        | 04-Oct-22              | 31                                     |              | 03-Sep-22, Material Submiss |
| 06-2260(1)         | Material & Equipment Procurement   | 200                  | 200                   | 0% 04-Sep-22                         | 22-Mar-23              | 05-Oct-22              | 22-Apr-23              | 31                                     | 04-Sep       | -22                         |
|                    | Building Finishes Materials (Doors, windows and  | 250                  | 250                   | 31-Aug-22                            | 07-May-23              | 16-Oct-22              | 22-Jun-23              | 46                                     | 01 Aug 00    |                             |
| 6-8000(6)          | Incineration Plant Building - Material Submission, Procure   | 250                  | 250                   | 0% 31-Aug-22                         | 07-May-23              | 16-Oct-22              | 22-Jun-23              | 46                                     | 31-Aug-22    |                             |
| aritime Works      |  | 304                  | 212                   | 31-May-22                            | 30-Mar-23              | 13-Sep-22              | 12-May-23              | 43                                     |              |                             |
| arine Construction | on of Perimeter Seawalls   | 304<br>60            | 212<br>30             | 31-May-22                            | 30-Mar-23              | 13-Sep-22<br>25-Oct-22 | 12-May-23<br>23-Nov-22 | 43<br>55                               |              |                             |
| Seawall and Berth  |  | 60                   | 30                    |                                      | 29-Sep-22<br>29-Sep-22 |                        | 23-Nov-22              | 55                                     |              |                             |
| Seawall Structural |  | 60                   | 30                    |                                      | 29-Sep-22<br>29-Sep-22 |                        | 23-Nov-22              | 55                                     |              |                             |
| Remain Works       |  | 60                   | 30                    |                                      | 29-Sep-22              |                        | 23-Nov-22              | 55                                     |              |                             |
| -                  | Construction of Seawall and Wave Wall Extension from +   | 60                   | 30                    | 50% 31-May-22                        |                        |                        | 23-Nov-22              | 55                                     |              |                             |
|                    | on, Breakwater and Berth Construction  | 212                  | 212                   | 31-Aug-22                            |                        |                        | 12-May-23              | 43                                     |              |                             |
| Reclamation        |  | 202                  | 202                   | 10-Sep-22                            | 30-Mar-23              | 13-Sep-22              | 12-May-23              | 43                                     |              |                             |
| Reclamation Work   | s  | 202                  | 202                   | 10-Sep-22                            | 30-Mar-23              | 13-Sep-22              | 12-May-23              | 43                                     |              |                             |
| Surcharge Filling  |  | 22                   | 22                    | 10-Sep-22                            | 01-Oct-22              | 23-Oct-22              | 13-Nov-22              | 43                                     |              |                             |
| 08-3060(6)         | Fill up +7.5 to +11&12mPD at West Edge Area (Stage 6) (  | 22                   | 22                    | 0% 10-Sep-22                         | 01-Oct-22              | 23-Oct-22              | 13-Nov-22              | 43                                     |              | 10-Sep-22                   |
| Surcharge Period   | i  | 180                  | 180                   | 02-Oct-22                            | 30-Mar-23              | 14-Nov-22              | 12-May-23              | 43                                     |              |                             |
| 08-3120-1(6)       | Loading @ +11&12mPD at West Edge Area (Stage 6)  | 180                  | 180                   | 0% 02-Oct-22                         | 30-Mar-23              | 14-Nov-22              | 12-May-23              | 43                                     |              | 02                          |
| Surcharge Remo     |  | 17                   | 17                    | 10-Sep-22                            | 26-Sep-22              | 13-Sep-22              | 29-Sep-22              | 3                                      |              |                             |
| 08-3200(6)         | Remove Surcharge at East Edge Area (Stage 5) (66,000 m   | 17                   | 17                    | 0% 10-Sep-22                         | 26-Sep-22              | 13-Sep-22              | 29-Sep-22              | 3                                      |              | 10-Sep-22                   |
|                    |  |                      |                       | I                                    |                        |                        | •                      | A                                      | ٦   I        | Date                        |
| garmme             | for Design and Construct   | tion <b>W</b>        | Vork                  | S                                    |                        | Remaining Work         |                        | <ul> <li>Actual Milestone</li> </ul>   | 04/12/       |                             |
| -                  | <b>~</b>   |                      |                       |                                      |                        | Actual Work            | ۲                      | <ul> <li>Critical Milestone</li> </ul> |              |                             |
| v WP-6E            | M57)   |                      |                       | I                                    |                        |                        | •                      |  | 30-Ju        | In-22 Rev 6E - Jun 202      |

| ct No. EP/SP/66/12<br>Facilities, Phase 1                               |                        | 讀著<br>rental Protection Department    |
|---|------------------------|---------------------------------------|
| Oct 59  |                        | Nov<br>60                             |
|   | 29-Oct-22, Turbin      | e Module 2 - TBS Tower 2              |
|   |                        |                                       |
|   | 29-Oct-22, Turbin      | e Module 3 - TBS Tower 3              |
|   |                        |                                       |
|   |                        |                                       |
|   |                        |                                       |
| D-Sep-22, Mechanical Equipment Ma<br>D-Sep-22, Pipe Material Submission | and Approval, Pipe N   | lateria ISubmission and Ap            |
| D-Sep-22, Electrical and Instrumenta                                    | ation Material Submiss | sion and Approval, Electric           |
| Sep-22, Material Submission and A                                       | pproval, Materia ISubm | n ission and Approval, 29-5           |
|   |                        |                                       |
|   | 29-Oct-22, Suppli      | er Submission and Approv<br>29-Nov-22 |
|   |                        |                                       |
|   |                        |                                       |
| 03-Oct-22, Material Submission &  |                        | nent (Caisson 13)<br>Delivery to Site |
|   |                        |                                       |
| 19-Oct-22   |                        |                                       |
| 18-Oct-22   |                        |                                       |
| 30-Oct-22   | 2                      |                                       |
| proval, Material Submission and App                                     | proval, 03-Sep-22      |                                       |
|   |                        |                                       |
|   |                        |                                       |
|   |                        |                                       |
|   |                        |                                       |
| Sep-22, Construction of Seawall and                                     | d Wave Wall Extensio   | n from +3mPD to Deck Le               |
|   |                        |                                       |
| 01-Oct-22, Fill up +7.5 to +11&12mF                                     | PD at West Edge Area   | (Stage 6) (55,000m 3 @ 2              |
| -22, Remove Surcharge at East Edg                                       | e Area (Stage 5) (66,0 | 00m 3 @ 400 0m 3/d)                   |
| ision   | Checked                | Approved                              |
|   |                        |                                       |
|   |                        |                                       |
|   | l                      | I                                     |

|   |   | Original<br>Duration | Duration | Complete                          |                        |                        |                               |                                     | Aug                  | Sep                       |
|---|---|----------------------|----------|-----------------------------------|------------------------|------------------------|-------------------------------|-------------------------------------|----------------------|---------------------------|
| Seawall and Berth                         | at Marine Access  | 30                   | 30       | 31-Aug-22                         | 29-Sep-22              | 25-Oct-22              | 23-Nov-22                     | 55                                  | 57                   | 58                        |
| Remain Works                              |   | 30                   | 30       |                                   | 29-Sep-22              | 25-Oct-22              | 23-Nov-22                     | 55                                  |                      |                           |
| 08-1330(2)                                | Construction of Seawall and Wave Wall Extension from +                    | 30                   | 30       | 0% 31-Aug-22                      | 29-Sep-22              | 25-Oct-22              | 23-Nov-22                     | 55                                  | 31-Aug-22            |                           |
| oundation Wor                             | rks   | 245                  | 122      | 30-Apr-22 A                       | 30-Dec-22              | 24-Aug-22              | 11-Jan-23                     | 12                                  |                      |                           |
|   | - Waste Bunker & Tipping Hall Bld Foundation                              | 226                  | 95       |                                   |                        | 11-Sep-22              | 11-Jan-23                     | 39                                  |                      |                           |
| Piling Works (Drive<br>Piling Stage 1 (Mo |   | 103<br>8             | 62<br>8  |                                   |                        | 12-Sep-22<br>12-Sep-22 | 11-Jan-23<br>19-Sep-22        | 72<br>12                            |                      |                           |
| Bunker (Subzone                           |   | 8                    | 8        | ¥                                 | 07-Sep-22<br>07-Sep-22 | 12-Sep-22              | 19-Sep-22                     | 12                                  |                      |                           |
| 09-1130                                   | Pile Load Test  | 8                    | 8        | 0% 31-Aug-22                      | 07-Sep-22              | 12-Sep-22              | 19-Sep-22                     | 12                                  | 31-Aug-22            | 07-Sep-22, Pile Load Test |
| Piling Stage 3 (Mo                        |   | 99<br>99             | 62<br>62 |                                   |                        | 10-Nov-22<br>10-Nov-22 | 11-Jan-23<br>11-Jan-23        | 72<br>72                            |                      |                           |
| Bunker (Subzone<br>09-2210                | Driven H Pile Installations (297 nrs ~40m(D), @60m/d 2                    | 99                   | 62       |                                   |                        | 10-Nov-22              | 11-Jan-23                     | 72 47/297 completed, 127            |                      |                           |
|   | Groups)   |                      |          |                                   |                        |                        |                               | inprogress                          |                      |                           |
| Piling Works (Sock                        |   | 211                  | 95       |                                   |                        | 11-Sep-22              | 29-Dec-22                     | 26                                  |                      |                           |
| Piling Stage 1 (Mo<br>Tipping Hall (Sub   |   | 190<br>183           | 67<br>67 |                                   | 05-Nov-22<br>05-Nov-22 | 11-Sep-22<br>11-Sep-22 | 01-Dec-22<br>01-Dec-22        | 26<br>26                            |                      |                           |
| 09-2190                                   | Prebored H Pile Installations (43 nrs, 2 Groups @4d/no.)                  | 86                   | 9        | 89.53% 21-Jun-22 A                |                        | 14-Nov-22              | 22-Nov-22                     | 26 36/43 completed, 5               |                      |                           |
|   | Group (1# 2#)   |                      |          |                                   |                        |                        |                               | inprogress                          |                      |                           |
| 09-2200                                   | Pile Load Test  | 9                    | 9        | 0% 28-Oct-22                      | 05-Nov-22              | 23-Nov-22              | 01-Dec-22                     | 26                                  |                      |                           |
| 09-2230                                   | Prebored H Pile Installations (41 nrs, 2 Groups @4d/no.)<br>Group (1# 2#) | 82                   | 49       | 40.24% 06-May-22 A                | 18-Oct-22              | 11-Sep-22              | 29-Oct-22                     | 11 14/41 completed, 5               |                      |                           |
|   |   |                      |          |                                   |                        |                        |                               | inprogress                          |                      |                           |
| Bunker (Subzone<br>09-2260                | e 3&4a)<br>Prebored H Pile Installations (48 nrs, 2 Groups @4d/no.)       | 96<br>96             | 17<br>17 | 30-Apr-22 A<br>82.29% 30-Apr-22 A | 16-Sep-22              | 25-Sep-22<br>25-Sep-22 | 12-Oct-22<br>12-Oct-22        | 26<br>26 36/48 completed, 7         |                      | 16-Sep-22, Prebo          |
| <u> </u>                                  | Group (3# 4#)   | 50                   | 17       | 02.2070 00-Api-22 A               | 10 000-22              |                        | 12-001-22                     | inprogress                          |                      | 10-0ep-22, r1ebu          |
| _Piling Stage 2 (Mo                       | odule 2)  | 102                  | 78       |                                   |                        | 12-Oct-22              | 29-Dec-22                     | 26                                  |                      |                           |
| Tipping Hall (Sub                         | -   | 102                  | 78       |                                   | 03-Dec-22              | 12-Oct-22              | 29-Dec-22                     | 26                                  |                      |                           |
| 9-2240                                    | Prebored H Pile Installations (51 nrs, 2 Groups @4d/no.)<br>Group (3# 4#) | 102                  | 78       | 23.53% 07-Jul-22 A                | 03-Dec-22              | 12-Oct-22              | 29-Dec-22                     | 26 11/51 completed, 2<br>inprogress |                      |                           |
|   |   |                      |          |                                   |                        |                        |                               |                                     |                      |                           |
| Pile Cap Construct                        | lion  | 81                   | 81       | 08-Sep-22                         | 27-Nov-22              | 20-Sep-22              | 08-Dec-22                     | 11                                  |                      |                           |
| Pile Cap Stage 1 (                        |   | 81                   | 81       |                                   | 27-Nov-22              | 20-Sep-22              | 08-Dec-22                     | 11                                  |                      |                           |
| Tipping Hall 09-1180                      | Excavation to Pile Cap Formation  | 32<br>25             | 32<br>25 | 27-Oct-22<br>0% 27-Oct-22         | 27-Nov-22<br>20-Nov-22 | 07-Nov-22<br>07-Nov-22 | 08-Dec-22<br>01-Dec-22        | 11<br>11                            |                      |                           |
| 09-1190                                   | Pile Cut-off & Capping Plate (76 nrs, 4nr/d)                              | 19                   | 19       | 0% 05-Nov-22                      | 23-Nov-22              | 16-Nov-22              | 04-Dec-22                     | 11                                  |                      |                           |
| 09-1200                                   | Pile Caps Construction (26nrs 8set @ 1/7d)                                | 23                   | 23       | 0% 05-Nov-22                      | 27-Nov-22              | 16-Nov-22              | 08-Dec-22                     | 11                                  |                      |                           |
| Bunker                                    |   | 57                   | 57       | 08-Sep-22                         | 03-Nov-22              | 20-Sep-22              | 15-Nov-22                     | 12                                  |                      |                           |
| 09-1200-1                                 | Excavation to Pile Cap Formation  | 25                   | 25       | 0% 08-Sep-22                      | 02-Oct-22              | 20-Sep-22              | 14-Oct-22                     | 12                                  | 08-Si                | ep-22                     |
| 09-2400                                   | Pile Cut-off & Capping Plate  | 19                   | 19       | 0% 21-Sep-22                      | 09-Oct-22              | 21-Oct-22              | 08-Nov-22                     | 30                                  |                      | 21-Sep-22                 |
| 09-2410                                   | Pile Caps and Raft Foundation Construction (50m x 36m 4                   | 32                   | 32       | 0% 03-Oct-22                      | 03-Nov-22              | 15-Oct-22              | 15-Nov-22                     | 12                                  |                      | 03-Oct-                   |
|   | - Boiler & Flue Gas Treatment Bld Foundation                              | 165                  | 120      |                                   | 28-Dec-22              | 26-Aug-22              | 29-Dec-22                     | 1                                   |                      |                           |
| Piling Works (Driv                        | lue Gas Foundation  | <u>150</u><br>9      | 120<br>9 |                                   | 28-Dec-22<br>08-Sep-22 | 17-Sep-22<br>22-Sep-22 | 29-Dec-22<br>30-Sep-22        | 22                                  |                      |                           |
| Piling Stage 2 (M                         |   | 9                    | 9        |                                   | 08-Sep-22              |                        | 30-Sep-22                     | 22                                  |                      |                           |
| 09-1360                                   | Pile Load Test  | 9                    | 9        | 0% 31-Aug-22                      | · ·                    | •                      | 30-Sep-22                     | 22                                  | 31-Aug-22            | 08-Sep-22, Pile Load Test |
| Piling Stage 3 (M<br>09-1390              | lodule 3)<br>Pile Load Test   | 8                    | 8<br>8   | 31-Aug-22<br>0% 31-Aug-22         | 07-Sep-22              | 23-Sep-22<br>23-Sep-22 | 30-Sep-22<br>30-Sep-22        | 23<br>23                            | 31.4.0.22            | 07-Sep-22, Pile Load Test |
| Pile Caps Constru                         |   | 150                  | 104      |                                   |                        | 17-Sep-22              | 29-Dec-22                     | 1                                   |                      |                           |
| Pile Cap Stage 2                          |   | 87                   | 28       |                                   | 13-Oct-22              | 17-Sep-22              | 21-Oct-22                     | 8                                   |                      |                           |
| 9-1430                                    | Excavation to Pile Cap Formation  | 45                   | 14       | 68.89% 15-Jul-22 A                | 29-Sep-22              | 17-Sep-22              | 30-Sep-22                     | 1                                   |                      |                           |
| 09-1440                                   | Pile Cut-off & Capping Plate (375 nrs, 10nr/d)                            | 38                   | 14       |                                   |                        | 01-Oct-22              | 14-Oct-22                     | 8                                   | Ig-22 A              |                           |
| 09-1450                                   | Pile Caps Construction (100 nrs, 8set @1/7d)                              | 87                   | 14       |                                   |                        | 08-Oct-22              | 21-Oct-22                     | 8                                   |                      |                           |
| Pile Cap Stage 3 09-1460                  | (Module 3)<br>Excavation to Pile Cap Formation                            | 90<br>45             | 90<br>45 | 30-Sep-22<br>0% 30-Sep-22         | 28-Dec-22<br>13-Nov-22 | 01-Oct-22<br>01-Oct-22 | 29-Dec-22<br>14-Nov-22        | 1                                   |                      | 30-Sep-22                 |
| 09-1470                                   | Pile Cut-off & Capping Plate (376 nrs, 10nr/d)                            | 38                   | 38       | 0% 14-Oct-22                      | 20-Nov-22              | 15-Nov-22              | 22-Dec-22                     | 32                                  |                      |                           |
| 09-1480                                   | Pile Caps Construction (52 nrs, 4set @1/7d)                               | 87                   | 87       | 0% 03-Oct-22                      | 28-Dec-22              | 04-Oct-22              | 29-Dec-22                     | 1                                   |                      | 03-Oct-                   |
| RC Base Slab                              |   | 139                  | 91       |                                   | 02-Dec-22              | 26-Aug-22              | 10-Dec-22                     | 8                                   |                      |                           |
| 10-1580                                   | Base Slab for TPU (Module 1)  | 60                   | 30       | 50% 02-Jun-22 A                   | 02-Oct-22              | 26-Aug-22              | 24-Sep-22                     | -8                                  |                      |                           |
| 10-1580-1(6D)                             | Base Slab for FGC (Module 1)  | 60                   | 30       | 50% 02-Jun-22 A                   |                        | 26-Aug-22              | 24-Sep-22                     | -8                                  |                      |                           |
| 10-1590                                   | Base Slab Stage 2 (Module 2)  | 50                   | 50       | 0% 14-Oct-22                      | 02-Dec-22              | 22-Oct-22              | 10-Dec-22                     | 8                                   |                      |                           |
| urbine Hall Bld                           |   | 186                  | 94       |                                   | 02-Dec-22              |                        | 29-Nov-22                     | -3                                  |                      |                           |
| Piling Works (Drive<br>09-1730            | en H-pile)<br>Driven H Pile Installations (57 nrs ~55m(D), @60m/d 2 Gr    | 115<br>33            | 24<br>15 |                                   | 23-Sep-22<br>14-Sep-22 |                        | 18-Nov-22<br>06-Oct-22        | 22 31/57 completed                  |                      | 14-Sep-22, Driven H       |
| 09-1730-1(M55)                            | Driven H Pile Installations (118 nrs ~55m(D), @60m/d 2 G                  | 68                   | 24       |                                   |                        | 28-Aug-22              | 20-Sep-22                     | -3 76/118 completed                 |                      | Driven                    |
| 09-1740                                   | Pile Load Test  | 8                    | 8        | 0% 15-Sep-22                      |                        | 11-Nov-22              | 18-Nov-22                     | 57                                  |                      | 15-Sep-22 22-Sep-2        |
| Pile Caps Construc                        |   | 70                   | 70       |                                   |                        | 21-Sep-22              | 29-Nov-22                     | -3                                  |                      |                           |
|   |   |                      |          |                                   |                        |                        |                               |                                     | Dat                  | te                        |
| garmme                                    | e for Design and Construc   | tion W               | /ork     | s                                 |                        | Remaining Work         | <ul><li>◆</li><li>◆</li></ul> | Actual Milestone                    | 04/12/17             |                           |
| -   | -   |                      |          |                                   |                        | Actual Work            | <ul><li>♦</li></ul>           | Critical Milestone                  | 04/12/17<br>30-Jun-2 |                           |
|   | mml ()  |                      |          |                                   |                        |                        |                               |                                     | 1.30110-2            | 22 IDEV DE - JUN 2022 UD( |
| ev WP-6E                                  | =-IVI57)  |                      |          |                                   |                        | Critical Remaining W   | /ork                          |                                     | 31-Jul-2             |                           |

| act No. EP/SP/66/12<br>nt Facilities, Phase 1  | ?<br>環境低<br>Environm | 建著<br>mental Protection Department                 |
|--|----------------------|--|
| Oct 59   |                      | Nov<br>60  |
|  |                      |  |
| 9-Sep-22, Construction of Seawall and  | d Wave Wall Extensio | n from +3mPD to Deck Le                            |
|  |                      |  |
|  |                      |  |
|  |                      |  |
|  |                      |  |
|  |                      |  |
|  | 31-Oct-22, Dri       | ven H Pile Installations (29                       |
|  |                      |  |
|  |                      |  |
|  | 27-Oct-22, Prebored  | I H Pile Installations (43 nr                      |
| 28-Oct-22<br>18-Oct-22,  |                      | -22, Pile Load Test<br>lations (41 nrs, 2 Groups @ |
| d H Pile Installations (48 nrs, 2 Groups   | @4d/no.) Group (2#   | 4#) Prehored H Pilo Instal                         |
| u  |                      |  |
|  |                      |  |
|  |                      |  |
|  |                      |  |
|  |                      |  |
| 07.0.4.00  |                      | 00 Ni 00   |
| 27-Oct-22  | )5-Nov-22            | 20-Nov-22,   |
| (  | )5-Nov-22            | 2  |
| 02-Oct-22, Excavation to Pile Cap  | Formation            |  |
| 09-Oct-22, Pile Cut-off &  | <u></u>              |  |
|  | 03-1100-22           | 2, Pile Caps and Raft Found                        |
|  |                      |  |
|  |                      |  |
|  |                      |  |
|  |                      |  |
|  |                      |  |
| 29-Sep-22, Excavation to Pile Cap For<br>06-Oct-22, Pile Cut-off & Cap                             |                      |  |
|  |                      | nrs, 8set @1/7d), Pile Caps                        |
|  |                      | 13-Nov-22, Excavation                              |
| 14-Oct-22  |                      | 20-Nov-22,   |
|  |                      |  |
| Base Slab for TPU (Module 1), 02-<br>Base Slab for FGC (Module 1), 02-                             |                      |  |
| 14-Oct-22  |                      |  |
| ile Installations (57 nrs ~55m(D), @60<br>Pile Installations (118 nrs ~55m(D), @<br>Pile Load Test |                      |  |
|  |                      |  |
| evision  | Checked              | Approved   |
| te   |                      |  |
| 9  |                      |  |
| te   |                      |  |

| rID                               | Activity Name   | Original<br>Duration | Remaining<br>Duration | Activity % Current Start<br>Complete | Current Finish         | Late Start             | Late Finish            | Total Float           | M57 Remarks     | Aug | 2<br>Sep                          | .022      |
|-----------------------------------|---|----------------------|-----------------------|--------------------------------------|------------------------|------------------------|------------------------|-----------------------|-----------------|-----|-----------------------------------|-----------|
| 09-1750                           | Excavation to Pile Cap Formation                            | 28                   | 28                    | 0% 24-Sep-22                         | 21-Oct-22              | 21-Sep-22              | 18-Oct-22              | -3                    |                 | 57  | 58<br>24-Sep-22                   |           |
| 09-1760                           | Pile Cut-off & Capping Plate (219 nrs, @10nr/d)             | 20                   | 20                    | 0% 24-3ep-22                         | 23-Oct-22              | 27-Oct-22              | 16-Nov-22              | -3                    |                 |     | 03-Oct-                           | .22       |
| 09-1770                           | Pile Caps Construction for Module 1 to 3 & Raft Foundatio   | 55                   | 55                    | 0% 09-Oct-22                         | 02-Dec-22              | 06-Oct-22              | 29-Nov-22              | -3                    |                 |     |                                   | 09-Oct    |
|                                   | CW Bld Foundation   | 117                  | 87                    |                                      | 25-Nov-22              | 24-Aug-22              | 18-Nov-22              | -7                    |                 |     |                                   |           |
| Piling Works (Drive               |   | 45                   | 15                    |                                      | 14-Sep-22              | 24-Aug-22              | 14-Oct-22              | 30                    |                 |     |                                   |           |
| 09-2320                           | Driven H Pile Installations (53 nrs ~55m(D), @60m/d 2 Gr    | 32                   | 7                     | 78.13% 07-Jul-22 A                   | 06-Sep-22              | 24-Aug-22              | 30-Aug-22              | -7                    | 41/53 completed |     | Driven H Pile Installations (53 n | ırs ~55m  |
| 09-2330                           | Pile Load Test  | 8                    | 8                     | 0% 07-Sep-22                         | 14-Sep-22              | 07-Oct-22              | 14-Oct-22              | 30                    |                 |     | 07-Sep-22 14-Sep-22, Pile Loa     | d Test    |
| Pile Caps Construc                |   | 80                   | 80                    |                                      | 25-Nov-22              | 31-Aug-22              | 18-Nov-22              | -7                    |                 |     |                                   |           |
| 09-2340                           | Excavation to Pile Cap Formation                            | 45                   | 45                    | 0% 07-Sep-22                         |                        | 31-Aug-22              | 14-Oct-22              | -7                    |                 |     | 07-Sep-22                         |           |
| 09-2350                           | Pile Cut-off & Capping Plate (68 nrs, @10nr/d)              | 14                   | 14                    | 0% 15-Oct-22                         | 28-Oct-22              | 08-Oct-22              | 21-Oct-22              | -7                    |                 |     |                                   |           |
| 09-2350-1(6)                      | Pile Caps Construction (9 nrs, @0.2nr/d)                    | 45                   | 45                    | 0% 12-Oct-22                         | 25-Nov-22              | 05-Oct-22              | 18-Nov-22              | -7                    |                 |     |                                   | 12        |
| Chimney Foundat                   |   | 73<br>73             | 73<br>73              | 22-Sep-22<br>22-Sep-22               | 04-Dec-22<br>04-Dec-22 | 23-Oct-22<br>23-Oct-22 | 20-Dec-22<br>20-Dec-22 | <mark>16</mark><br>16 |                 |     |                                   |           |
| 09-1830                           | Pile Core Test  | 73                   | 73                    | 0% 06-Oct-22                         | 13-Oct-22              | 23-Oct-22<br>23-Oct-22 | 20-Dec-22<br>29-Oct-22 | 16                    |                 |     |                                   | -Oct-22   |
| 09-1830-2                         | Pile Core Test  | 7                    | 7                     | 0% 22-Sep-22                         | 29-Sep-22              | 23-Oct-22              | 29-Oct-22              | 31                    |                 |     |                                   |           |
| 09-1830-3                         | Trim Pile Head  | 25                   | 25                    | 0% 13-Oct-22                         | 07-Nov-22              | 30-Oct-22              | 23-Nov-22              | 16                    |                 |     |                                   | 1         |
| 09-1830-4                         | Backfill  | 27                   | 27                    | 0% 07-Nov-22                         | 04-Dec-22              | 24-Nov-22              | 20-Dec-22              | 16                    |                 |     |                                   |           |
| MT Plant & WT Blo                 | Foundation  | 28                   | 28                    | 27-Sep-22                            | 24-Oct-22              | 23-Nov-22              | 20-Dec-22              | 57                    |                 |     |                                   |           |
| Piling Works                      |   | 28                   | 28                    | 27-Sep-22                            |                        | 23-Nov-22              | 20-Dec-22              | 57                    |                 |     |                                   |           |
| MT & WT Plant (Dr                 |   | 28                   | 28                    | 27-Sep-22                            | 24-Oct-22              | 23-Nov-22              | 20-Dec-22              | 57                    |                 |     |                                   |           |
| 09-1860(6)                        | Predrilling for Driven Pile founding determination (56nr ~6 | 28                   | 28                    | 0% 27-Sep-22                         | 24-Oct-22              | 23-Nov-22              | 20-Dec-22              | 57                    |                 |     | 27-Sep-22 🗖                       |           |
|                                   | Building Foundation   | 75                   | 75                    | 15-Sep-22                            |                        | 07-Oct-22              | 20-Dec-22              | 22                    |                 |     |                                   |           |
| Piling Works ( Drive              |   | 75                   | 75                    |                                      | _                      | 07-Oct-22              | 20-Dec-22              | 22                    |                 |     | 15 0                              | 00.00     |
| 09-1970(6)                        | Predrilling for Driven Pile founding determination (15nr ~6 | 15                   | 15                    | 0% 15-Sep-22                         | · ·                    | 07-Oct-22              | 21-Oct-22              | 22                    |                 |     |                                   | 29-Sep    |
| 09-1980                           | Driven H Pile Installations (120 nrs ~60m(D), @60m/d 2 C    | 60                   | 60                    | 0% 30-Sep-22                         |                        | 22-Oct-22              | 20-Dec-22              | 22                    |                 |     | 30-Sep-22                         |           |
| Pipe Bridge Foun<br>Pipe Bridge B | dation  | 39<br>39             | 39<br>39              | 07-Sep-22                            | 15-Oct-22<br>15-Oct-22 | 11-Oct-22<br>11-Oct-22 | 18-Nov-22<br>18-Nov-22 | 34<br>34              |                 |     |                                   |           |
|                                   | Works ( Driven H-pile)                                      | 39                   | 39                    | 07-Sep-22                            | 15-Oct-22              | 11-Oct-22              | 18-Nov-22              | 34                    |                 |     |                                   |           |
| 09-2450                           | Driven H Pile Installations (33 nrs ~55m(D), @60m/d 1 Gr    | 31                   | 31                    | 0% 07-Sep-22                         |                        | 11-Oct-22              | 10-Nov-22              | 34                    |                 |     | 07-Sep-22                         |           |
| 09-2460                           | Pile Load Test  | 8                    | 8                     | 0% 08-Oct-22                         | 15-Oct-22              | 11-Nov-22              | 18-Nov-22              | 34                    |                 |     | (                                 | 08-Oct-2  |
| Pipe Bridge C                     |   | 27                   | 27                    | 07-Sep-22                            | 03-Oct-22              | 23-Oct-22              | 18-Nov-22              | 46                    |                 |     |                                   |           |
|                                   | Works ( Driven H-pile)                                      | 27                   | 27                    | 07-Sep-22                            | 03-Oct-22              | 23-Oct-22              | 18-Nov-22              | 46                    |                 |     |                                   |           |
| 09-2500                           | Driven H Pile Installations (20 nrs ~55m(D), @60m/d 1 Gr    | 19                   | 19                    | 0% 07-Sep-22                         |                        | 23-Oct-22              | 10-Nov-22              | 46                    |                 |     | 25-Sep-22 25-Sep-22               | Sep-22, I |
| 09-2510                           | Pile Load Test  | 8                    | 8                     | 0% 26-Sep-22                         |                        | 11-Nov-22              | 18-Nov-22              | 46                    |                 |     | 26-Sep-22                         | (         |
| Heavy Load Acces                  | S   | 35                   | 35                    | 26-Nov-22                            | 30-Dec-22              | 19-Nov-22              | 23-Dec-22              | -7                    |                 |     |                                   |           |
| Construction 09-3000(6D)          | 500mm Sub Base & Road Base                                  | 35<br>30             | 35<br>30              | 26-Nov-22<br>0% 26-Nov-22            | 30-Dec-22<br>25-Dec-22 | 19-Nov-22<br>19-Nov-22 | 23-Dec-22<br>18-Dec-22 | -7<br>-7              |                 |     |                                   |           |
| 09-3010(6D)10                     | Compaction & Leveling                                       | 30                   | 30                    | 0% 01-Dec-22                         |                        | 24-Nov-22              | 23-Dec-22              | -7                    |                 |     |                                   |           |
| Superstructural                   | 1 0   | 60                   | 60                    |                                      | 08-Dec-22              | 02-Oct-22              | 03-Dec-22              | -5                    |                 |     |                                   |           |
|                                   |   | 60                   | 60                    |                                      | 08-Dec-22              |                        | 03-Dec-22              | -5                    |                 |     |                                   |           |
| Steel Structure                   | s - Boiler & Flue Gas Treatment Bld Structure               | 60                   | 60<br>60              |                                      |                        | 02-Oct-22              | 03-Dec-22              | -5                    |                 |     |                                   |           |
| Boiler Building Ste               | el Structure  | 60                   | 60                    |                                      | 08-Dec-22              |                        | 03-Dec-22              | -5                    |                 |     |                                   |           |
| 🚽 Steel Structure Er              | ection at Module 1  | 60                   | 60                    | 10-Oct-22                            | 08-Dec-22              |                        | 03-Dec-22              | -5                    |                 |     |                                   |           |
| 10-1610                           | Erection of Mega Columns (4nos @30d /column /gang x 2)      | 60                   | 60                    | 0% 10-Oct-22                         | 08-Dec-22              | 02-Oct-22              | 30-Nov-22              | -8                    |                 |     |                                   | 10-00     |
| 10-1620                           | Steel Roof Truss Ground Assembly Works                      | 60                   | 60                    | 0% 10-Oct-22                         | 08-Dec-22              | 05-Oct-22              | 03-Dec-22              | -5                    |                 |     |                                   | 10-Oc     |
| Turbine Hall Bld S                |   | 28                   | 28                    | 08-Nov-22                            |                        |                        | 02-Dec-22              | -3                    |                 |     |                                   |           |
| Stage 1 (Module 1 &<br>10-1910    | Electrical Bld)<br>Slab to +6.0mPD                          | 28<br>14             | 28<br>14              | 08-Nov-22<br>0% 08-Nov-22            | 05-Dec-22<br>21-Nov-22 | 05-Nov-22<br>05-Nov-22 | 02-Dec-22<br>18-Nov-22 | -3<br>-3              |                 |     |                                   |           |
| 10-1910                           | Column & Wall to +15.0mPD                                   | 14                   |                       |                                      |                        | 19-Nov-22              | 02-Dec-22              |                       |                 |     |                                   |           |
|                                   |   |                      | 14                    | 0% 22-Nov-22                         |                        |                        | 12-Jan-23              | -3<br>3               |                 |     |                                   |           |
|                                   | rnal Road and Drains Works                                  | 105                  | 105                   |                                      | 09-Jan-23              | 30-Sep-22              |                        |                       |                 |     |                                   |           |
| Drainage Works                    | Solvago Transfor System for IMME Vessels (Colored 12)       | 105<br>60            | 105<br>60             | 27-Sep-22                            |                        | 30-Sep-22              | 12-Jan-23              | 3                     |                 |     |                                   |           |
| 14-1000-1(M55)                    | Sewage Transfer System for IWMF Vessels (Caisson 13)        |                      |                       | 0% 03-Nov-22                         |                        | 09-Nov-22              | 07-Jan-23              | 6                     |                 |     |                                   |           |
| Box Culvert<br>East Culvert (3.5m | x 2.5m x 118m)  | 105<br>105           | 105<br>105            | 27-Sep-22<br>27-Sep-22               | 09-Jan-23<br>09-Jan-23 | 30-Sep-22<br>30-Sep-22 | 12-Jan-23<br>12-Jan-23 | 3                     |                 |     |                                   |           |
| 14-2000                           | Excavation to Formation                                     | 60                   | 60                    | 0% 27-Sep-22                         | _                      | 30-Sep-22              | 28-Nov-22              | 3                     |                 |     | 27-Sep-22                         |           |
| <b>—</b> 14-2010                  | Construction of Box Culvert (118m, 1.7m/d)                  | 70                   | 70                    | 0% 18-Oct-22                         | 26-Dec-22              | 21-Oct-22              | 29-Dec-22              | 3                     |                 |     |                                   |           |
|                                   | Backfill, Compaction & Testing                              |                      |                       |                                      |                        | 14-Nov-22              |                        |                       |                 |     |                                   |           |

| Progarmme for Design and Construction Works<br>(Rev WP-6E-M57)<br>Page 14 of 14 | Remaining Work <ul> <li>Actual Milestone</li> <li>Critical Remaining Work</li> <li>Milestone</li> </ul> Milestone | 30-Jun-22<br>31-Jul-22 | Rev. 0 - 1st Issue<br>Rev 6E - Jun 2022 Update<br>Rev 6E - Jul 2022 Update<br>Rev 6E - Aug 2022 Update |
|---|---|------------------------|--|
|   |   | L                      |  |

|  | -                        |                                    |
|--|--------------------------|------------------------------------|
| ract No. EP/SP/66/12                       |                          | 護署<br>rental Protaction Department |
| nt Facilities, Phase 1                     |                          |                                    |
| 22<br>Oct                                  |                          | Nov                                |
| 59   |                          | 60                                 |
| 1  | 22, Excavation to Pile   |                                    |
| 2 23-0                                     | Oct-22, Pile Cut-off & C | Capping Plate (219 nrs, @1         |
| 09-Oct-22                                  |                          |                                    |
| · · · · · · · · · · · · · · · · · · ·      |                          |                                    |
|  |                          |                                    |
| s ~55m(D), @60m/d 2 Groups), 06-Sep        | 22 06 Son 22 Drivor      | H Pilo Installations (52 p         |
|  | -22, 00-06p-22, Dirver   |                                    |
| Test                                       |                          |                                    |
|  |                          |                                    |
| 21-Oct-                                    | 22, Excavation to Pile   |                                    |
| 15-Oct-22                                  | 28-Oct-22, Pile Cut      | off & Capping Plate (68 n          |
| 12-Oct-22                                  |                          | 25-N                               |
| ;  |                          |                                    |
|  |                          |                                    |
| Oct-22 13-Oct-22, Pile Co                  | re Test                  |                                    |
| 29-Sep-22, Pile Core Test                  |                          |                                    |
| 13-Oct-22                                  | 07 N                     | lov 22 Trim Bilo Hood              |
|  |                          | lov-22, Trim Pile Head             |
| j  | 07-Nov-22                |                                    |
|  |                          |                                    |
|  |                          |                                    |
|  |                          |                                    |
| 24-  | Oct-22, Predrilling for  | Driven Pile founding deter         |
|  |                          |                                    |
|  |                          |                                    |
| 29-Sep-22, Predrilling for Driven Pile for | ounding determination    | (15nr ~60m, @15m/d, 4 R            |
|  |                          |                                    |
|  |                          |                                    |
|  |                          |                                    |
|  |                          |                                    |
| 07-Oct-22, Driven H Pile Ins               | stallations (33 pre ~55  | m(D), @60m/d 1 Group)              |
| ·  |                          |                                    |
| 8-Oct-22 15-Oct-22, Pile                   | Load lest                |                                    |
| ;<br>;                                     |                          |                                    |
|  | 55                       | <b>O</b> (1)                       |
| ep-22, Driven H Pile Installations (20 nrs | s~55iii(D), @60iii/d i   | Gioup)                             |
| 03-Oct-22, Pile Load Test                  |                          |                                    |
|  |                          |                                    |
|  |                          |                                    |
|  |                          | 26-Nov-22                          |
|  |                          | 01-Dec-22                          |
|  |                          |                                    |
|  |                          |                                    |
|  |                          |                                    |
| ·  |                          |                                    |
|  |                          |                                    |
| 10-Oct-22                                  |                          |                                    |
|  |                          |                                    |
| 10-Oct-22                                  |                          |                                    |
|  |                          |                                    |
|  |                          |                                    |
|  | 08-Nov-22                | 21-Nov-22                          |
|  |                          | 22-Nov-22                          |
|  |                          |                                    |
|  |                          |                                    |
| 1 50                                       | Nov-22                   |                                    |
|  |                          |                                    |
|  |                          |                                    |
|  |                          | 25 N                               |
|  |                          | 25-N                               |
| 18-Oct-22                                  |                          |                                    |
|  | 11-Nov-22                |                                    |
| •  |                          |                                    |
|  |                          |                                    |
|  |                          |                                    |
|  |                          |                                    |
|  |                          |                                    |
|  |                          |                                    |
|  |                          |                                    |
|  |                          |                                    |
| Revision                                   | Checked                  | Approved                           |
| · -  |                          | Planting                           |
|  |                          |                                    |
| ate  |                          |                                    |
| te   |                          |                                    |
| ate  |                          |                                    |
|  |                          |                                    |

# Appendix B Summary of Implementation Status of Environmental Mitigation

## Appendix B

| Table B.1 | Implementation Schedule for Air Quality Measures for the IWMF at the artificial island near SKC |
|-----------|---|
|           | implementation concare for an each of the internet at the attinetar learner of the              |

|         |  |   |                         | Imple | ementat | tion S | tages* | Relevant                         | Implementation  |
|---------|--|---|-------------------------|-------|---------|--------|--------|----------------------------------|---|
| EIA Ref | Environmental Protection<br>Measures / Mitigation Measures   | Location /<br>Timing                                | Implementation<br>Agent | Des   | С       | 0      | Dec    | Legislation<br>and<br>Guidelines | Status and<br>Remarks   |
| S3b.8.1 | <ul> <li><u>Air Pollution Control (Construction Dust)</u><br/><u>Regulation &amp; Good Site Practices</u></li> <li>Use of regular watering, with<br/>complete coverage, to reduce dust<br/>emissions from exposed site<br/>surfaces and unpaved roads,<br/>particularly during dry weather.</li> <li>Use of frequent watering for<br/>particularly dusty construction areas<br/>and areas close to ASRs.</li> <li>Side enclosure and covering of any<br/>aggregate or dusty material storage<br/>piles to reduce emissions. Where<br/>this is not practicable owing to<br/>frequent usage, watering shall be<br/>applied to aggregate fines.</li> <li>Open stockpiles shall be avoided<br/>or covered. Where possible, prevent<br/>placing dusty material storage piles<br/>near ASRs.</li> <li>Tarpaulin covering of all dusty<br/>vehicle loads transported to, from<br/>and between site locations.</li> <li>Establishment and use of vehicle<br/>wheel and body washing facilities at<br/>the exit points of the site.</li> <li>Provision of wind shield and dust<br/>extraction units or similar dust<br/>mitigation measures at the loading</li> </ul> | Work site /<br>During the<br>construction<br>period | Contractor              |       | ✓       |        |        | Control<br>(Construction         | Deficiency of Mitigation<br>Measures but rectified by<br>the Contractor. N/A for<br>dust control measures for<br>transportation outside site<br>boundary. |

Keppel Seghers – Zhen Hua Joint Venture

|         |  |   |                         | Imple | ementa | ation S | stages* | Relevant                               | Implementation<br>Status and<br>Remarks |
|---------|--|---|-------------------------|-------|--------|---------|---------|--|---|
| EIA Ref | Environmental Protection<br>Measures / Mitigation Measures   | Location /<br>Timing  | Implementation<br>Agent | Des   | С      | 0       | Dec     | Legislation<br>and<br>Guidelines       |   |
|         | <ul> <li>points, and use of water sprinklers at<br/>the loading area where dust<br/>generation is likely during the<br/>loading process of loose material,<br/>particularly in dry seasons/ periods.</li> <li>Imposition of speed controls for<br/>vehicles on unpaved site roads. Ten<br/>kilometers per hour is the<br/>recommended limit.</li> <li>Where possible, routing of vehicles<br/>and positioning of construction plant<br/>should be at the maximum possible<br/>distance from ASRs</li> <li>Instigation of an environmental<br/>monitoring and auditing program to<br/>monitor the construction process in<br/>order to enforce controls and<br/>modify method of work if dusty<br/>conditions arise.</li> </ul> |   |                         |       |        |         |         |  |   |
| S3b.6.3 | <ul> <li>Odour Removal by Deodorizers</li> <li>Deodorizers with 95% odour removal<br/>efficiency would be installed for the<br/>air ventilated from the mechanical<br/>treatment plant before discharge to<br/>the atmosphere</li> </ul>   | Waste<br>reception halls,<br>the waste<br>storage area,<br>the<br>mechanical<br>treatment<br>plant / During<br>design &<br>operation<br>phase | IWMF Operator           | ~     |        | ✓       |         | EIAO-TM                                | N/A                                     |
| S3b.8.2 | Air Pollution Control and Stack Monitoring   | IWMF stack<br>emissions /<br>During   | IWMF Operator           | ✓     |        | ~       |         | EIAO-TM,<br>Supporting<br>Document for | N/A                                     |

Keppel Seghers – Zhen Hua Joint Venture

|         | Environmental Dratastian   | Location /<br>Timing           |                         | Imple | ementa | tion S | tages* | Relevant   | Implementation        |
|---------|--|--------------------------------|-------------------------|-------|--------|--------|--------|--|-----------------------|
| EIA Ref | Environmental Protection<br>Measures / Mitigation Measures   |                                | Implementation<br>Agent | Des   | С      | 0      | Dec    | Legislation<br>and<br>Guidelines   | Status and<br>Remarks |
|         | <ul> <li>Air pollution control and stack monitoring system will be installed for the IWMF to ensure that the emissions from the IWMF stack will meet the proposed target emission limits.</li> <li>Voluntary Enhancement Measures in Flue Gas Cleaning and Emission Monitoring: <ol> <li>Two-stage bag filter system with reagent recirculation;</li> <li>In addition to SCR, provide SNCR for removal of NOx; tighten emission limit for halfhourly and daily NOx to 160 mg/m<sup>3</sup> and 80 mg/m<sub>3</sub> respectively;</li> <li>Well-mixed feed waste: to minimize the fluctuation of pollutant loading on the flue gas treatment system;</li> <li>Two more AQMSs would be set up at South Lantau and Shek Kwu Chau respectively;</li> <li>Limit levels will be set under the IWMF DBO contract to require that waste feed shall cease if any of the air pollutant has exceeded 95% of the emission concentration limit as stipulated</li> </ol> </li> </ul> | design &<br>operation<br>phase |                         |       |        |        |        | Guidelines<br>Application for<br>Variation of<br>Environmental<br>Permit (EP-<br>429/2012) |                       |

|         | Environmental Protection  | Lesstion (  |                         | Imple | ementa | ation S | tages* | Relevant   | Implementation<br>Status and<br>Remarks |
|---------|---|---|-------------------------|-------|--------|---------|--------|--|---|
| EIA Ref | Environmental Protection<br>Measures / Mitigation Measures  | Location /<br>Timing  | Implementation<br>Agent | Des   | С      | ο       | Dec    | Legislation<br>and<br>Guidelines   |   |
|         | <ol> <li>Each incineration chamber shall<br/>be fitted with auxiliary burners to<br/>ensure complete burn out of the<br/>combustion gases.</li> </ol> |   |                         |       |        |         |        |  |   |
| -       |   | IWMF stack<br>emissions /<br>During<br>design &<br>operation<br>phase | IWMF Operator           |       |        |         |        | Supporting<br>Document for<br>Application for<br>Variation of<br>Environmental<br>Permit (EP-<br>429/2012) | N/A                                     |

|         |  |                      |                         | Imple | ementa | ation S | stages* | Relevant                         | Implementation<br>Status and<br>Remarks |
|---------|--|----------------------|-------------------------|-------|--------|---------|---------|----------------------------------|---|
| EIA Ref | Environmental Protection<br>Measures / Mitigation Measures | Location /<br>Timing | Implementation<br>Agent | Des   | С      | 0       | Dec     | Legislation<br>and<br>Guidelines |   |
|         | of the Environmental Permit. The                           |                      |                         |       |        |         |         |                                  |   |
|         | Contractor shall take two samples                          |                      |                         |       |        |         |         |                                  |   |
|         | from each shipload for testing and                         |                      |                         |       |        |         |         |                                  |   |
|         | the Contractor shall not dispose of                        |                      |                         |       |        |         |         |                                  |   |
|         | any of that shipload of treated fly ash                    |                      |                         |       |        |         |         |                                  |   |
|         | and air pollution control residues until                   |                      |                         |       |        |         |         |                                  |   |
|         | the test results confirm that the two                      |                      |                         |       |        |         |         |                                  |   |
|         | samples conform to the limits and the                      |                      |                         |       |        |         |         |                                  |   |
|         | criteria. If a test result confirms that                   |                      |                         |       |        |         |         |                                  |   |
|         | any one of the two samples does not                        |                      |                         |       |        |         |         |                                  |   |
|         | conform to the limits and the criteria,                    |                      |                         |       |        |         |         |                                  |   |
|         | the Contractor shall be required to                        |                      |                         |       |        |         |         |                                  |   |
|         | sample and test every shipload of                          |                      |                         |       |        |         |         |                                  |   |
|         | treated fly ash and air pollution                          |                      |                         |       |        |         |         |                                  |   |
|         | control residues for conformance to                        |                      |                         |       |        |         |         |                                  |   |
|         | the Incineration Residue Pollution                         |                      |                         |       |        |         |         |                                  |   |
|         | Control Limits and leachability                            |                      |                         |       |        |         |         |                                  |   |
|         | criteria for the next six months. The                      |                      |                         |       |        |         |         |                                  |   |
|         | Contractor shall make due allowance                        |                      |                         |       |        |         |         |                                  |   |
|         | in the Design and the Operation for                        |                      |                         |       |        |         |         |                                  |   |
|         | the time to sample and test treated fly                    |                      |                         |       |        |         |         |                                  |   |
|         | ash and air pollution control residues                     |                      |                         |       |        |         |         |                                  |   |
|         | before disposal.   |                      |                         |       |        |         |         |                                  |   |
|         | <ul> <li>Provided that there is no non-</li> </ul>         |                      |                         |       |        |         |         |                                  |   |
|         | conformance to the Incineration                            |                      |                         |       |        |         |         |                                  |   |
|         | Residue Pollution Control Limits and                       |                      |                         |       |        |         |         |                                  |   |
|         | leachability criteria shown in Table 2                     |                      |                         |       |        |         |         |                                  |   |
|         | of the Environmental Permit                                |                      |                         |       |        |         |         |                                  |   |
|         | throughout a continuous sixmonth                           |                      |                         |       |        |         |         |                                  |   |
|         | period in the Operation Period, the                        |                      |                         |       |        |         |         |                                  |   |
|         | testing frequency shall be reduced to                      |                      |                         |       |        |         |         |                                  |   |
|         | monthly interval. Two samples from                         |                      |                         |       |        |         |         |                                  |   |
|         | one shipload of treated fly ash and air                    |                      |                         |       |        |         |         |                                  |   |

|         | Environmental Protection  |   |                         | Imple | ementa | ation S | tages* | Relevant   | Implementation<br>Status and<br>Remarks |
|---------|---|---|-------------------------|-------|--------|---------|--------|--|---|
| EIA Ref | Measures / Mitigation Measures  | Location /<br>Timing  | Implementation<br>Agent | Des   | С      | 0       | Dec    | Legislation<br>and<br>Guidelines   |   |
|         | pollution control residues shall be<br>collected and tested for conformance<br>to the Incineration Residue Pollution<br>Control Limits and leachability<br>criteria. The Contractor shall not<br>dispose of any of the treated fly ash<br>and air pollution control residues in<br>the shipload which the samples are<br>taken until the test results confirm<br>that the samples conform to the limits<br>and the criteria. If the test result<br>confirm that any one of the samples<br>does not conform to the limits and the<br>criteria, the Contractor shall be<br>required to sample and test every<br>shipload of treated fly ash and air<br>pollution control residues for<br>conformance to the Incineration<br>Residue Pollution Control Limits and<br>leachability criteria shown in Table 2<br>of the Environmental Permit for the<br>next six months. |   |                         |       |        |         |        |  |   |
| -       | <ul> <li>Bottom Ash:</li> <li>During testing and commissioning, the Contractor shall sample and test every container of bottom ash for conformance to the leachability criteria shown in Table 2 of the Environmental Permit. If a test result confirms that any one of the samples does not conform to the criteria, the Contractor shall be required to sample and test every</li> </ul>  | IWMF stack<br>emissions /<br>During<br>design &<br>operation<br>phase | IWMF Operator           | ~     |        | ~       |        | Supporting<br>Document for<br>Application for<br>Variation of<br>Environmental<br>Permit (EP-<br>429/2012) | N/A                                     |

Keppel Seghers – Zhen Hua Joint Venture

|         | Environmentel Protection  |   |     | Imple | ementa | ation S | tages*                           | Relevant              | Implementation |
|---------|---|---|-----|-------|--------|---------|----------------------------------|-----------------------|----------------|
| EIA Ref | Environmental Protection<br>Measures / Mitigation Measures                              | Location / Implementation [<br>Timing Agent | Des | С     | 0      | Dec     | Legislation<br>and<br>Guidelines | Status and<br>Remarks |                |
|         | container of bottom ash for   |   |     |       |        |         |                                  |                       |                |
|         | conformance to the leachability   |   |     |       |        |         |                                  |                       |                |
|         | criteria for the next six months.   |   |     |       |        |         |                                  |                       |                |
|         | • During the first six months of  |   |     |       |        |         |                                  |                       |                |
|         | operation, if the requirements in (d)   |   |     |       |        |         |                                  |                       |                |
|         | could be fully conformed with, the  |   |     |       |        |         |                                  |                       |                |
|         | Contractor shall sample and test  |   |     |       |        |         |                                  |                       |                |
|         | one shipload of bottom ash each   |   |     |       |        |         |                                  |                       |                |
|         | month for conformance to the<br>leachability criteria shown in Table 2                  |   |     |       |        |         |                                  |                       |                |
|         | of the Environmental Permit. The  |   |     |       |        |         |                                  |                       |                |
|         | Contractor shall take two samples   |   |     |       |        |         |                                  |                       |                |
|         | from the shipload for testing and the   |   |     |       |        |         |                                  |                       |                |
|         | Contractor shall not dispose of any   |   |     |       |        |         |                                  |                       |                |
|         | of that shipload of bottom ash until  |   |     |       |        |         |                                  |                       |                |
|         | the test results confirm that the two   |   |     |       |        |         |                                  |                       |                |
|         | samples conform to the criteria. If a   |   |     |       |        |         |                                  |                       |                |
|         | test result confirms that any one of  |   |     |       |        |         |                                  |                       |                |
|         | the two samples does not conform  |   |     |       |        |         |                                  |                       |                |
|         | to the criteria, the Contractor shall   |   |     |       |        |         |                                  |                       |                |
|         | be required to sample and test each   |   |     |       |        |         |                                  |                       |                |
|         | shipload of bottom ash for  |   |     |       |        |         |                                  |                       |                |
|         | conformance to the leachability   |   |     |       |        |         |                                  |                       |                |
|         | criteria for the next six months. The   |   |     |       |        |         |                                  |                       |                |
|         | Contractor shall make due   |   |     |       |        |         |                                  |                       |                |
|         | allowance in the Design and the   |   |     |       |        |         |                                  |                       |                |
|         | Operation for the time to sample and  |   |     |       |        |         |                                  |                       |                |
|         | test bottom ash before disposal.  |   |     |       |        |         |                                  |                       |                |
|         | <ul> <li>Provided that there is no non-<br/>conformance to the leasthability</li> </ul> |   |     |       |        |         |                                  |                       |                |
|         | conformance to the leachability   |   |     |       |        |         |                                  |                       |                |
|         | criteria shown in Table 2 of the<br>Environmental Permit throughout a                   |   |     |       |        |         |                                  |                       |                |
|         | continuous six month period in the  |   |     |       |        |         |                                  |                       |                |

Keppel Seghers – Zhen Hua Joint Venture

|         | Environmental Protection  |                      |                            | Imple | ementa | ation S | tages* | Relevant                         | Implementation<br>Status and<br>Remarks |
|---------|---|----------------------|----------------------------|-------|--------|---------|--------|----------------------------------|---|
| EIA Ref | Environmental Protection<br>Measures / Mitigation Measures  | Location /<br>Timing | Implementation Do<br>Agent | Des   | С      | 0       | Dec    | Legislation<br>and<br>Guidelines |   |
|         | Operation Period, the Contractor<br>shall be allowed to take two samples<br>from any one shipload of bottom ash<br>once every six months for<br>conformance to the leachability<br>criteria. The Contractor shall not<br>dispose of any of the bottom ash in<br>the shipload which the samples are<br>taken until the test results confirm<br>that the samples conform to the<br>criteria. If the test result confirm that<br>any one of the samples does not<br>conform to the criteria, the<br>Contractor shall be required to<br>sample and test one shipload of<br>bottom ash each month for<br>conformance to the leachability<br>criteria shown in Table 2 of the<br>Environmental Permit for the next<br>six months as stipulated above. |                      |                            |       |        |         |        |                                  |   |

\* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

#### Table B.2 Implementation Schedule for Noise Impact Measures for the IWMF at the artificial island near SKC

|                  | Environmental Protection   |   |                         |     | Imple | ementa | ation S | tages* | Relevant   |                                      |
|------------------|--|---|-------------------------|-----|-------|--------|---------|--------|------------|--------------------------------------|
| EIA Ref          | Environmental Protection<br>Measures / Mitigation Measures   | Location /<br>Timing                            | Implementation<br>Agent |     | Des   | С      | 0       | Dec    | Guidelines | Implementation Status<br>and Remarks |
| S4b.8            | Good site practices to limit noise emissions a<br>source and use of quiet plant and<br>working methods, whenever practicable.  |   | EPD and contractors     | its |       | ~      |         |        | EIAO-TM    | Implemented                          |
| S4b.6<br>& S4b.8 | <ul> <li>All the ventilation fans installed in the below will be provided with silencers or acoustics treatment.</li> <li>(i) Stack of the incinerator</li> <li>(ii) Ventilation systems within the IWMF Enclosure and discharge silencer or other acoustic treatment equipment should be installed in the air-cooled chillers</li> <li>Other than provision of silencer or other acoustic treatment equipment for the stack of the incinerator and ventilation system, the detailed design should incorporate the following good practice in order to minimize the nuisance on the neighboring NSRs.</li> <li>(i) The exhaust of the ventilation system and any opening of the building should be located facing away from any NSRs; and</li> <li>(ii) Louver or other acoustic treatment equipment to the any opening of the any opening of the any opening to the any opening of the building should be located facing away from any NSRs; and</li> </ul> | Within IWMF<br>area /<br>Construction<br>Period | EPD and contractors     | its |       |        |         |        | EIAO-TM    | N/A                                  |

Keppel Seghers – Zhen Hua Joint Venture

|         |   |                      | _  | Imple | ementa | ation S | tages* | Relevant   |                                      |
|---------|---|----------------------|--|-------|--------|---------|--------|--|--------------------------------------|
| EIA Ref | Measures / Mitigation Measures  | Location /<br>Timing | Implementation<br>Agent                      | Des   | С      | 0       | Dec    | Legislation<br>and<br>Guidelines   | Implementation Status<br>and Remarks |
| -       | <ul> <li><u>Voluntary Enhancement Measure</u></li> <li>Provision of air-conditioner and double<br/>glazed windows to nearby NSR at Shek<br/>Kwu Chau (i.e. SARDA) as precautionary<br/>measures.</li> </ul> | IWMF site            | Design team,<br>contractor, IWMF<br>operator | •     | ~      |         |        | Supporting<br>Document for<br>Application for<br>Variation of<br>Environmental<br>Permit (EP-<br>429/2012) | Implemented                          |

\* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

#### Table B.3 Implementation Schedule for Water Quality Measures for the Artificial Island near SKC

|           | Environmental Protection                                      |                      |                         | Imple | ementa | ation S | tages* | Relevant   | Implementation Status<br>and Remarks |
|-----------|---|----------------------|-------------------------|-------|--------|---------|--------|--|--------------------------------------|
| EIA Ref   | Environmental Protection<br>Measures / Mitigation<br>Measures | Location /<br>Timing | Implementation<br>Agent | Des   | С      | 0       | Dec    | Legislation<br>and<br>Guidelines                   |                                      |
| S5b.8.1.1 |   |                      | Contractor              |       |        |         |        | Guidelines<br>EIAO-TM;<br>ProPECC PN<br>1/94; WPCO | Implemented                          |

|         |  |                      |                         | Imple | ement | ation S | stages* | Relevant                         | Implementation Status<br>and Remarks |
|---------|--|----------------------|-------------------------|-------|-------|---------|---------|----------------------------------|--------------------------------------|
| EIA Ref | Environmental Protection<br>Measures / Mitigation<br>Measures  | Location /<br>Timing | Implementation<br>Agent | Des   | С     | 0       | Dec     | Legislation<br>and<br>Guidelines |                                      |
|         | design of efficient silt removal facilities<br>should be based on the guidelines in<br>Appendix A1 of ProPECC PN 1/94,<br>which states that the retention time for<br>silt/sand traps should be 5<br>minutes under maximum flow<br>conditions. The detailed design of the<br>sand/silt traps shall be undertaken<br>by the contractor<br>prior to the<br>commencement of construction. |                      |                         |       |       |         |         |                                  |                                      |
|         | <ul> <li>Water pumped out from<br/>foundation piles must be discharged<br/>into silt removal facilities.</li> </ul>  |                      |                         |       |       |         |         |                                  |                                      |
|         | <ul> <li>Measures should be taken to minimize<br/>the ingress of site runoff and drainage<br/>into excavations. Drainage water<br/>pumped out from excavations should<br/>be discharged into storm drains via silt<br/>removal facilities.</li> </ul>  |                      |                         |       |       |         |         |                                  |                                      |
|         | <ul> <li>During rainstorms, exposed slope/soil<br/>surfaces should be covered by a<br/>tarpaulin or other means, as far as<br/>practicable. Other measures that need<br/>to be implemented before, during and<br/>after rainstorms are summarized in<br/>ProPECC PN 1/94.</li> </ul>   |                      |                         |       |       |         |         |                                  |                                      |
|         | <ul> <li>Exposed soil areas should be<br/>minimized to reduce potential for<br/>increased siltation and contamination<br/>of runoff.</li> </ul>  |                      |                         |       |       |         |         |                                  |                                      |

|           |  |   |                         | Impl | ementa | ation S | tages* | Relevant                             | Implementation Status<br>and Remarks |
|-----------|--|---|-------------------------|------|--------|---------|--------|--------------------------------------|--------------------------------------|
| EIA Ref   | Environmental Protection<br>Measures / Mitigation<br>Measures  | Location /<br>Timing                                | Implementation<br>Agent | Des  | С      | ο       | Dec    | Legislation<br>and<br>Guidelines     |                                      |
|           | • Earthwork final surfaces should be well compacted and subsequent permanent work or surface protection should be immediately performed.   |   |                         |      |        |         |        |                                      |                                      |
|           | Open stockpiles of construction<br>materials or construction wastes on-site<br>should be covered with tarpaulin or<br>similar fabric during rainstorms.  |   |                         |      |        |         |        |                                      |                                      |
| S5b.8.1.2 | General Construction Activities<br>Construction solid waste should be<br>collected, handled and disposed of<br>properly to avoid entering to the<br>nearby watercourses and public drainage<br>system. Rubbish and litter from<br>construction sites should also be collected<br>to prevent spreading of rubbish and litter<br>from the site area. | Work site /<br>During the<br>construction<br>period | Contractor              |      | ~      |         |        | EIAO-TM;<br>ProPECC PN<br>1/94; WPCO | Implemented                          |
|           | It is recommended to clean the construction sites on a regular basis.  |   |                         |      |        |         |        |                                      |                                      |

Keppel Seghers – Zhen Hua Joint Venture

|           |   |   |                         | Imple | ementa   | ation S | tages* | Relevant                                     | Implementation Status<br>and Remarks                                    |
|-----------|---|---|-------------------------|-------|----------|---------|--------|--|---|
| EIA Ref   | Environmental Protection<br>Measures / Mitigation<br>Measures   | Location /<br>Timing                                | Implementation<br>Agent | Des   | С        | 0       | Dec    | Legislation<br>and<br>Guidelines             |   |
| S5b.8.1.3 | There is a need to apply to EPD for a discharge license for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge license. All the run-off and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. The beneficial uses of the treated effluent for other on-site activities such as dust suppression and general cleaning etc., can minimize water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO license which is under the ambit of regional office of EPD. | During the construction                             | Contractor              |       | <b>~</b> |         |        | EIAO-TM;<br>ProPECC PN<br>1/94; WPCO         | Discharge License was issued<br>on 15/02/2022                           |
| S5b.8.1.4 | <u>Accidental Spillage</u><br>Contractor must register as a chemical<br>waste producer if chemical wastes would<br>be produced from construction activities.<br>The Waste Disposal Ordinance (Cap 354)<br>and its subsidiary regulations in particular<br>the Waste Disposal (Chemical Waste)<br>(General) Regulation should be observed<br>and complied with for control of chemical<br>wastes.  | Work site /<br>During the<br>construction<br>period | Contractor              |       | ✓        |         |        | EIAO-TM;<br>ProPECC PN<br>1/94; WPCO;<br>WDO | Deficiency of Mitigation<br>Measures but rectified by the<br>Contractor |
| S5b.8.1.5 |   | During the construction                             | Contractor              |       | •        |         |        | EIAO-TM;<br>ProPECC PN<br>1/94; WPCO;<br>WDO | Implemented   |

Acuity Sustainability Consulting Limited

Keppel Seghers – Zhen Hua Joint Venture

|           |   |                         |                         | Impl | ementa | ation St | tages* | Relevant                         | Implementation Status<br>and Remarks                                    |
|-----------|---|-------------------------|-------------------------|------|--------|----------|--------|----------------------------------|---|
| EIA Ref   | Environmental Protection<br>Measures / Mitigation<br>Measures   | Location /<br>Timing    | Implementation<br>Agent | Des  | С      | 0        | Dec    | Legislation<br>and<br>Guidelines |   |
|           | appropriately equipped to control these discharges.   |                         |                         |      |        |          |        |                                  |   |
| S5b.8.1.6 | Oils and fuels should only be used and<br>stored in designated areas which have<br>pollution prevention facilities. All fuel tanks<br>and storage areas should be sited on sealed<br>areas in order to prevent spillage of fuels<br>and solvents to the nearby<br>watercourses. All waste oils and fuels<br>should be collected in designated tanks<br>prior to disposal.   | During the construction | Contractor              |      | ~      |          |        |                                  | Deficiency of Mitigation<br>Measures but rectified by the<br>Contractor |
| S5b.8.1.7 | Disposal of chemical wastes should be<br>carried out in compliance with the Waste<br>Disposal Ordinance. The Code of Practice<br>on the Packaging, Labelling and<br>Storage of Chemical Wastes published<br>under the Waste Disposal Ordinance<br>details the requirements to deal with<br>chemical wastes. General requirements are<br>given as follows:   |                         | Contractor              |      |        |          |        |                                  | Deficiency of Mitigation<br>Measures but rectified by the<br>Contractor |
|           | <ul> <li>Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport.</li> <li>Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents.</li> <li>Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.</li> </ul> |                         |                         |      |        |          |        |                                  |   |

| EIA Ref   | Environmental Protection<br>Measures / Mitigation<br>Measures  | Location /<br>Timing                                | Implementation<br>Agent | Implementation Stages* |   |   |     | Relevant  |                                      |
|-----------|--|---|-------------------------|------------------------|---|---|-----|---|--------------------------------------|
|           |  |   |                         | Des                    | С   | 0 | Dec | Legislation<br>and<br>Guidelines  | Implementation Status<br>and Remarks |
| S5b.8.1.8 | Sewage Effluent<br>Temporary sanitary facilities, such as<br>portable chemical toilets, should be<br>employed on-site where necessary to<br>handle sewage from the workforce. A<br>licensed contractor would be responsible.<br>For appropriate disposal and maintenance<br>of these facilities. | Work site /<br>During the<br>construction<br>period | Contractor              |                        | <ul> <li>Image: A start of the start of</li></ul> |   |     | EIAO-TM;<br>ProPECC PN<br>1/94; WPCO  | Implemented                          |
| S5b.8.1.9 |  | period  | Contractor              |                        |   |   |     | EIAO-TM;<br>WPCO,<br>Supporting<br>Document for<br>Application for<br>Variation of<br>Environmental<br>Permit (EP-<br>429/2012)<br>Further<br>Environmental<br>Permit No. FEP-<br>01/429/2012/A | N/A                                  |

|         |   |                      |                         | Imple | emen | tation S | tages* | Relevant                         |                                      |
|---------|---|----------------------|-------------------------|-------|------|----------|--------|----------------------------------|--------------------------------------|
| EIA Ref | Environmental Protection<br>Measures / Mitigation<br>Measures   | Location /<br>Timing | Implementation<br>Agent | Des   | С    | 0        | Dec    | Legislation<br>and<br>Guidelines | Implementation Status<br>and Remarks |
|         | of the North Western seawall, away from the<br>identified coral communities and will be<br>shielded by silt curtains systems to control<br>sediment plume dispersion.   |                      |                         |       |      |          |        |                                  |                                      |
|         | • The silt curtain system at marine access<br>opening should be closed as soon as the<br>barges passes through the marine access<br>opening in order to minimize the period of<br>curtain opening. Filling should only be<br>carried out behind the silt curtain when the<br>silt curtain is completely closed.                       |                      |                         |       |      |          |        |                                  |                                      |
|         | • To enhance the effectiveness of the silt<br>curtain at the marine access, the northern<br>breakwater would be built before the<br>commencement of the reclamation to<br>reduce the current velocity towards the<br>marine access opening.   |                      |                         |       |      |          |        |                                  |                                      |
|         | • The silt curtain system at marine access opening should be regularly checked and maintained to ensure proper functioning.   |                      |                         |       |      |          |        |                                  |                                      |
|         | • Where public fill is proposed for filling<br>below +2.5mPD, the fine content in the<br>public fill will be controlled to 25% which is<br>in line with the CEDD's General<br>Specification;  |                      |                         |       |      |          |        |                                  |                                      |
|         | • The filling for reclamation should be carried out behind the seawall. The filling material should only consist of public fill, rock and sand. The filling composition and filling rates at each filling area should follow those delineated in Table 1 of the FEP-01/429/2012/. The filling above high watermark is not restricted; |                      |                         |       |      |          |        |                                  |                                      |

|         |   |                      |                         | Imple | ementa | ation S | tages* | Relevant                         |                                      |
|---------|---|----------------------|-------------------------|-------|--------|---------|--------|----------------------------------|--------------------------------------|
| EIA Ref | Environmental Protection<br>Measures / Mitigation<br>Measures   | Location /<br>Timing | Implementation<br>Agent | Des   | С      | Ο       | Dec    | Legislation<br>and<br>Guidelines | Implementation Status<br>and Remarks |
|         | <ul> <li>No dredging should be carried out within<br/>16m to the nearest non-translocatable coral<br/>community;</li> </ul>   |                      |                         |       |        |         |        |                                  |                                      |
|         | • Daily site audit including full-time on-site<br>monitoring by the ET is recommended<br>during the dredging for anti-scouring<br>protection layer for checking the compliance<br>with the permitted no. of grab; |                      |                         |       |        |         |        |                                  |                                      |
|         | <ul> <li>Closed grab dredger should be used to<br/>minimize the loss of sediment during the<br/>raising of the loaded grabs through the<br/>water column;</li> </ul>  |                      |                         |       |        |         |        |                                  |                                      |
|         | <ul> <li>Frame-type silt curtains should be<br/>deployed around the dredging operations;</li> </ul>   |                      |                         |       |        |         |        |                                  |                                      |
|         | <ul> <li>Floating-type silt curtains should be used<br/>to surround the circular cell during the<br/>sheetpiling work;</li> </ul>   |                      |                         |       |        |         |        |                                  |                                      |
|         | <ul> <li>The descent speed of grabs should be<br/>controlled to minimize the seabed impact<br/>speed;</li> </ul>  |                      |                         |       |        |         |        |                                  |                                      |
|         | <ul> <li>Barges should be loaded carefully to<br/>avoid splashing of material;</li> </ul>   |                      |                         |       |        |         |        |                                  |                                      |
|         | <ul> <li>All barges used for the transport of<br/>dredged materials should be fitted with tight<br/>bottom seals in order to prevent leakage of<br/>material during loading and transport;</li> </ul>             |                      |                         |       |        |         |        |                                  |                                      |
|         | <ul> <li>All barges should be filled to a level which<br/>ensures that material does not spill over<br/>during loading and transport to the disposal<br/>site and that adequate freeboard is</li> </ul>           |                      |                         |       |        |         |        |                                  |                                      |

|           |   |   |                         | Imple | ementa | tion S | tages* | Relevant                         |                                      |
|-----------|---|---|-------------------------|-------|--------|--------|--------|----------------------------------|--------------------------------------|
| EIA Ref   | Environmental Protection<br>Measures / Mitigation<br>Measures   | Location /<br>Timing  | Implementation<br>Agent | Des   | С      | 0      | Dec    | Legislation<br>and<br>Guidelines | Implementation Status<br>and Remarks |
|           | maintained to ensure that the decks are not washed by wave action.  |   |                         |       |        |        |        |                                  |                                      |
|           | • No DCM works should be carried out within 100m to the nearest non-translocatable coral colony / colonies.   |   |                         |       |        |        |        |                                  |                                      |
|           | • Silt curtains should be employed to enclose DCM field trial and any full scale DCM work to minimize the potential impacts on water aspect.  |   |                         |       |        |        |        |                                  |                                      |
|           | • A sand blanket is to be placed on top of<br>the marine deposit using tremie pipes prior<br>to the DCM ground treatment to avoid<br>seabed sediment disturbance.   |   |                         |       |        |        |        |                                  |                                      |
| S5b.8.2.3 | <u>Operational Phase Discharges</u><br>A pipeline drainage system will serve the<br>development area collecting surface<br>runoff from paved areas, roof, etc.<br>Sustainable drainage principle would be<br>adopted in the drainage system design<br>to minimize peak surface runoff,<br>maximize permeable surface and maximize<br>beneficial use of rainwater.   | Within IWMF<br>site / During<br>the<br>operational<br>phase | IWMF Operator           | ~     |        | ~      |        | WPCO                             | N/A                                  |
| S5b.8.2.4 | Oil interceptors should be provided in the<br>drainage system of any potentially<br>contaminated areas (such as truck<br>parking area and maintenance workshop)<br>and regularly cleaned to prevent the<br>release of oil products into the storm<br>water drainage system in case of<br>accidental spillages. Accidental spillage<br>should be cleaned up as soon as<br>practicable and all waste oils and fuels<br>should be collected and handled in | Within IWMF<br>site / During<br>the<br>operational<br>phase | IWMF Operator           | ✓<br> |        | V      |        | WPCO; WDO                        | N/A                                  |

|           |  |  |                         | Imple | ementa | ation S | tages* | Relevant                         |                                      |
|-----------|--|--|-------------------------|-------|--------|---------|--------|----------------------------------|--------------------------------------|
| EIA Ref   | Environmental Protection<br>Measures / Mitigation<br>Measures  | Location /<br>Timing   | Implementation<br>Agent | Des   | С      | Ο       | Dec    | Legislation<br>and<br>Guidelines | Implementation Status<br>and Remarks |
|           | compliance with the Waste Disposal Ordinance.  |  |                         |       |        |         |        |                                  |                                      |
| S5b.8.2.5 | <u>Refuse Entrapment</u><br>Collection and removal of floating refuse<br>should be performed at regular intervals for<br>keeping the water within the Project site<br>boundary and the neighboring water free<br>from rubbish. | Within the<br>Project site /<br>During the<br>operational<br>phase                   | IWMF Operator           |       |        | ~       |        | WPCO                             | N/A                                  |
| S5b.8.2.6 |  | Transportat<br>ion of<br>Incineration<br>Ash /<br>During the<br>operational<br>phase | IWMF Operator           |       |        |         |        |                                  | N/A                                  |

\* Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

#### Table B.4 Implementation Schedule for Waste Management Measures for the IWMF at the artificial island near SKC

|          |  |  |                         | Implementation Stages* |   |   | Relevant |  |                                      |
|----------|--|--|-------------------------|------------------------|---|---|----------|--|--------------------------------------|
| EIA Ref  | Environmental Protection<br>Measures / Mitigation<br>Measures  | Location /<br>Timing                           | Implementation<br>Agent | Des                    | С | 0 | Dec      | Legislation<br>and<br>Guidelines                 | Implementation Status<br>and Remarks |
| 6b.5.1.2 | <ul> <li><u>Good Site Practices</u></li> <li>Adverse environmental impacts in relation to waste management are not expected, provided that good site practices are strictly followed. Recommendations for good site practices during the construction activities would include:</li> <li>Obtain relevant waste disposal permits from appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap. 354) and subsidiary Regulations and the Land (Miscellaneous Provisions) Ordinance (Cap. 28);</li> <li>Provide staff training for proper waste management and chemical handling procedures;</li> <li>Provide sufficient waste disposal points and regular waste collection;</li> <li>Provide appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; and</li> <li>Carry out regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;</li> <li>Separate chemical wastes for special handling and disposed of to licensed facility for treatment; and</li> <li>Employ licensed waste collector to collect waste.</li> </ul> | Work Site/<br>During<br>Construction<br>Period | Contractor              |                        |   |   |          | WDO; LDO;<br>ETWB TCW<br>No. 19/2005;<br>EIAO-TM | Implemented.                         |

|          |  |  |                         | Imp | lementa  | ation S | tages* |                                  | and Remarks                              |
|----------|--|--|-------------------------|-----|----------|---------|--------|----------------------------------|--|
| EIA Ref  | Environmental Protection<br>Measures / Mitigation<br>Measures  | Location /<br>Timing                                       | Implementation<br>Agent | Des | С        | 0       | Dec    | Legislation<br>and<br>Guidelines |  |
| 6b.5.1.3 | Waste Reduction Measures         Good management and control can prevent         the generation of a significant amount of         waste. Waste reduction is best achieved         at the planning and design stage, as well         as by ensuring the implementation of         good site practices.         Recommendations to achieve waste         reduction include:         • Design foundation works that could         minimize the amount of excavated         material to be generated.         • Provide training to workers on the         importance of site cleanliness and         appropriate | Work Site/<br>During Design<br>&<br>Construction<br>Period | Contractor              |     | <b>v</b> |         |        | Guideines                        | Implemented. N/A for<br>demolition items |
|          | <ul> <li>procedures, including waste reduction, reuse and recycling;</li> <li>Sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.);</li> </ul>  |  |                         |     |          |         |        |                                  |  |
|          | <ul> <li>Segregate and store different types of<br/>waste in different containers, skips or<br/>stockpiles to enhance reuse or recycling<br/>of materials and their proper disposal;</li> </ul>  |  |                         |     |          |         |        |                                  |  |
|          | <ul> <li>Encourage the collection of aluminum<br/>cans by providing separate labelled bins<br/>to enable this waste to be segregated<br/>from other general refuse generated by<br/>the work force;</li> </ul>   |  |                         |     |          |         |        |                                  |  |
|          | <ul> <li>Proper storage and site practices to<br/>minimize the potential for damage or<br/>contamination of construction materials;<br/>and</li> </ul>   |  |                         |     |          |         |        |                                  |  |

|          |  |  |                          | Im    | olement | ation Stag | ges* | Relevant                         |                                      |
|----------|--|--|--------------------------|-------|---------|------------|------|----------------------------------|--------------------------------------|
| EIA Ref  | Environmental Protection<br>Measures / Mitigation<br>Measures  | Location /<br>Timing   | Implementation<br>Agent  | n Des | С       | 0 [        | Dec  | Legislation<br>and<br>Guidelines | Implementation Status<br>and Remarks |
|          | <ul> <li>Plan and stock construction materials<br/>carefully to minimize amount of waste to<br/>be generated and to avoid unnecessary<br/>generation of waste.</li> </ul>  |  |                          |       |         |            |      |                                  |                                      |
| 6b.5.1.7 | Dredged Sediment – Application of Dumping<br>Permit<br>The project proponent should agree in<br>advance with MFC of CEDD on the site<br>allocation. The project proponent or<br>contractor for the dredging works shall then<br>apply for the site allocations of marine<br>sediment disposal based on the prior<br>agreement with MFC/CEDD. The<br>project proponent or contractor should also<br>be responsible for the application of all<br>necessary permits from relevant authorities,<br>including the dumping permit as required<br>under DASO from EPD, for the disposal of<br>dredged sediment prior to the<br>commencement of the dredging works. | Seawall and<br>Reclamation<br>site /<br>Construction<br>Period | EPD and it<br>contractor | s 🗸   | ✓       |            |      | DASO<br>ETWB<br>TCW<br>34/2002   | Implemented                          |
| 6b.5.1.8 | Dredged Sediment – Sediment Quality<br>Report<br>The project proponent or contractor will<br>need to satisfy the appropriate authorities<br>that the quality of the marine sediment to<br>be dredged has been identified<br>according to the requirements of ETWB<br>TCW 34/2002. This should be completed<br>well before the dredging works and would<br>include at least the submission of a formal<br>Sediment Quality Report under Tier I of<br>ETWB TCW No. 34/2002 to DEP for<br>approval. Subject to advice from DEP, it is<br>possible that further marine SI in   | Seawall and<br>Reclamation<br>site /<br>Construction<br>Period | EPD and it contractor    | S V   |         |            |      | DASO<br>ETWB<br>TCW<br>34/2002   | Implemented                          |

|           |   |  |                         | Impl | ementa | ation S | tages* | Relevant                         | Implementation Status<br>and Remarks |
|-----------|---|--|-------------------------|------|--------|---------|--------|----------------------------------|--------------------------------------|
| EIA Ref   | Environmental Protection<br>Measures / Mitigation<br>Measures   | Location /<br>Timing   | Implementation<br>Agent | Des  | С      | 0       | Dec    | Legislation<br>and<br>Guidelines |                                      |
|           | accordance with ETWB TCW 34/2002<br>might be necessary for the application of<br>dumping permit under DASO. In such case,<br>a sediment sampling and testing proposal<br>shall be submitted to and approved by DEP<br>before the additional marine SI works.  |  |                         |      |        |         |        |                                  |                                      |
| 6b.5.1.9  | Dredged Sediment – Sediment<br><u>Transportation</u><br>The barge transporting the sediments to<br>the designated disposal sites should be<br>equipped with tight fitting seals to prevent<br>leakage and should not be filled to a level<br>that would cause overflow of materials or<br>laden water during loading or<br>transportation. In addition, monitoring of<br>the barge loading shall be conducted to<br>ensure that loss of material does not take<br>place during transportation. Transport<br>barges or vessels shall be equipped with<br>automatic self-monitoring devices as<br>specified by the DEP. | Seawall and<br>Reclamation<br>site /<br>Construction<br>Period | EPD and its contractor  |      | ✓      |         |        | DASO<br>ETWB<br>TCW<br>34/2002   | Implemented                          |
| 6b.5.1.10 |   | Work Site/<br>During Design<br>&<br>Construction<br>Period     | Contractor              | ×    | *      |         |        | ETWB TCW<br>No. 19/2005          | Implemented                          |

|                              |  |                                    |                         | Impl | ementa | ation S | tages* | Relevant                         |                                      |
|------------------------------|--|------------------------------------|-------------------------|------|--------|---------|--------|----------------------------------|--------------------------------------|
| EIA Ref                      | Environmental Protection<br>Measures / Mitigation<br>Measures  | Location /<br>Timing               | Implementation<br>Agent | Des  | С      | 0       | Dec    | Legislation<br>and<br>Guidelines | Implementation Status<br>and Remarks |
|                              | (EMP), should be prepared in accordance with ETWB TCW No.19/2005;  |                                    |                         |      |        |         |        |                                  |                                      |
|                              | <ul> <li>A recording system for the amount of<br/>wastes generated, recycled and<br/>disposed (including the disposal sites)<br/>should be adopted for easy tracking; and</li> </ul>                           |                                    |                         |      |        |         |        |                                  |                                      |
|                              | • In order to monitor the disposal of C&D materials at public filling facilities and landfills and to control fly-tipping, a trip-<br>ticket system should be adopted (refer to <i>ETWB TCW No. 31/2004</i> ). |                                    |                         |      |        |         |        |                                  |                                      |
| 6b.5.1.1<br>1 –<br>6b.5.1.12 | The Contactor should prepare and implement an EMP in accordance with   | During Design<br>&<br>Construction | Contractor              | ×    | ×      |         |        | ETWB TCW<br>No. 19/2005          | Implemented                          |

Keppel Seghers – Zhen Hua Joint Venture

|           |   |  |                         | Imple | ementa   | ation S | stages* | Relevant   |                                      |
|-----------|---|--|-------------------------|-------|----------|---------|---------|--|--------------------------------------|
| EIA Ref   | Environmental Protection<br>Measures / Mitigation<br>Measures   | Location /<br>Timing                           | Implementation<br>Agent | Des   | С        | 0       | Dec     | Legislation<br>and<br>Guidelines                                 | Implementation Status<br>and Remarks |
|           | All surplus C&D materials arising from or<br>in connection with construction works<br>should become the property of the<br>Contractor when it is removed unless<br>otherwise stated. The Contractor would be<br>responsible for devising a system to work for<br>on-site sorting of C&D materials and<br>promptly removing all sorted and process<br>materials arising from the construction<br>activities to minimize temporary stockpiling<br>on-site. The system should be included in<br>the EMP identifying the source of<br>generation, estimated quantity,<br>arrangement for on-site sorting, collection,<br>temporary storage areas and frequency of<br>collection by recycling Contractors or<br>frequency of removal off-site. |  |                         |       |          |         |         |  |                                      |
| 6b.5.1.13 |   | Work Site/<br>During<br>Construction<br>Period | Contractor              |       | <b>*</b> |         |         | Waste Disposal<br>(Chemical<br>Waste)<br>(General)<br>Regulation | Implemented.                         |

|                              |   |  |                               | Impl | ementa | ation S | tages* | Relevant  |                                      |
|------------------------------|---|--|-------------------------------|------|--------|---------|--------|---|--------------------------------------|
| EIA Ref                      | Environmental Protection<br>Measures / Mitigation<br>Measures   | Location /<br>Timing   | Implementation<br>Agent       | Des  | С      | 0       | Dec    | Legislation<br>and<br>Guidelines                        | Implementation Status<br>and Remarks |
|                              | licensed collector to transport and dispose of<br>the chemical wastes, to either the Chemical<br>Waste Treatment Centre at Tsing Yi, or<br>another licensed facility, in accordance with<br>the Waste Disposal (Chemical Waste)<br>(General) Regulation.  |  |                               |      |        |         |        |   |                                      |
| 6b.5.1.14                    | <u>General Refuse</u><br>General refuse should be stored in<br>enclosed bins or compaction units<br>separate from C&D materials. A licensed<br>waste collector should be employed by the<br>Contractor to remove general refuse from<br>the site, separately from C&D materials.<br>Preferably an enclosed and covered area<br>should be provided to reduce the occurrence<br>of 'wind blown' light material.   | Work Site/<br>During<br>Construction<br>Period   | Contractor                    |      | •      |         |        | Public Health<br>and Municipal<br>Services<br>Ordinance | Implemented.                         |
| 6b.5.1.1<br>6 –<br>6b.5.1.33 | Biogas Generation<br>The Contractor shall review the data and<br>analysis results, and the data from further<br>Site Investigation, if any. Subject to the<br>review findings, the following gas<br>protection measures may be considered if<br>necessary:<br>- gas monitoring after reclamation;<br>- passive ventilation;<br>- gas impermeable membrane;<br>- ventilation with "at risk" rooms;<br>- protection of utilities or below ground<br>services; | Reclamation<br>site (if<br>dredging at<br>the<br>reclamation<br>site is not<br>required) /<br>Design &<br>Construction<br>Period | Designer and/or<br>contractor | ×    | ×      |         |        | EPD/TR8/97  | N/A                                  |

|          | Environmental Protection   |  |                         | Implemen | tation S | Stages* | Relevant  |                                      |
|----------|--|--|-------------------------|----------|----------|---------|---|--------------------------------------|
| EIA Ref  | Environmental Protection<br>Measures / Mitigation<br>Measures  | Location /<br>Timing                       | Implementation<br>Agent | Des C    | 0        | Dec     | Legislation<br>and<br>Guidelines  | Implementation Status<br>and Remarks |
| 6b.5.2.1 | Measures     - precautions during construction works;     - precautions prior to entry of belowground services <u>Good Site Practices</u> It is recommended that the following good operational practices should be adopted to minimise waste management impacts:     Obtain the necessary waste disposal permits from the appropriate authorities, in accordance with the   | IWMF<br>Site/During<br>Operation<br>Period | IWMF Operator           |          | ✓        |         | Guidelines<br>Waste Disposal N.<br>Ordinance<br>(Cap.354);<br>Waste Disposal<br>(Chemical<br>Waste)<br>(General)<br>Regulation;<br>ETWB TCW No.<br>1/2004 | /A                                   |
|          | <ul> <li>Waste Disposal Ordinance (Cap. 354) and Waste Disposal (Chemical Waste) (General) Regulation;</li> <li>Nomination of an approved person to be responsible for good site practice, arrangements for collection and effective disposal to an appropriate facility of all wastes generated at the site;</li> <li>Use of a waste haulier licensed to collect specific category of waste;</li> <li>A trip-ticket system should be included as one of the contractual requirements and implemented by the Environmental Team to monitor the disposal of solid wastes at landfills, and to control fly tipping. Reference should be made to ETWB TCW No. 31/2004.</li> </ul> |  |                         |          |          |         |   |                                      |

|          |   |   |                         | Impler | menta | ation S | tages* | Relevant                         |                                      |
|----------|---|---|-------------------------|--------|-------|---------|--------|----------------------------------|--------------------------------------|
| EIA Ref  | Environmental Protection<br>Measures / Mitigation<br>Measures   | Location /<br>Timing                        | Implementation<br>Agent | Des    | С     | 0       | Dec    | Legislation<br>and<br>Guidelines | Implementation Status<br>and Remarks |
|          | <ul> <li>Training of site personnel in proper<br/>waste management and chemical<br/>waste handling procedures;</li> <li>Separation of chemical wastes for<br/>special handling and appropriate<br/>treatment at a licensed facility;</li> <li>Routine cleaning and maintenance<br/>programme for drainage systems,<br/>sumps and oil interceptors;</li> <li>Provision of sufficient waste disposal<br/>points and regular collection for<br/>disposal;</li> <li>Adoption of appropriate measures to<br/>minimize windblown litter and dust<br/>during transportation of waste, such<br/>as covering trucks or transporting<br/>wastes in enclosed containers; and</li> <li>Implementation of a recording<br/>system for the amount of wastes<br/>generated, and disposed of<br/>(including recycled the disposal<br/>sites).</li> </ul> |   |                         |        |       |         |        |                                  |                                      |
| 6b.5.2.2 | <ul> <li>Waste Reduction Measures</li> <li>Good management and control can prevent<br/>the generation of significant amounts of<br/>waste. It is recommended that the following<br/>good operational practices should be<br/>adopted to ensure waste reduction:</li> <li>Segregation and storage of different<br/>types of waste in different containers,<br/>skips or stockpiles to enhance reuse<br/>or recycling of materials and their<br/>proper disposal;</li> </ul>  | IWMF Site/<br>During<br>Operation<br>Period | IWMF Operator           |        |       | V       |        |                                  | Implemented                          |

|          |  |                               |                         | Imple | ementa | ation S | stages* | Relevant                               |                                      |
|----------|--|-------------------------------|-------------------------|-------|--------|---------|---------|--|--------------------------------------|
| EIA Ref  | Environmental Protection<br>Measures / Mitigation<br>Measures  | Location /<br>Timing          | Implementation<br>Agent | Des   | С      | 0       | Dec     | Legislation<br>and<br>Guidelines       | Implementation Status<br>and Remarks |
| 6b.5.2.3 | <ul> <li>Encourage collection of aluminum<br/>cans, plastic bottles and packaging<br/>material (e.g. carton boxes) and office<br/>paper by individual collectors.<br/>Separate labelled bins should be<br/>provided to help segregate this waste<br/>from other general refuse generated<br/>by the work force; and</li> <li>Any unused chemicals or those with<br/>remaining functional capacity should<br/>be reused as far as practicable.</li> <li>Storage, Handling, Treatment, Collection</li> </ul> | IWMF Site/                    | IWMF Operator           |       |        |         |         | Incineration                           | N/A                                  |
| 60.5.2.3 | Storage, Handling, Treatment, Collection<br>and Disposal of Incineration By-Products<br>The following measures are<br>recommended for the storage, handling<br>and collection of the incineration by-<br>products:   | During<br>Operation<br>Period | IWMF Operator           |       |        | v       |         | Residue<br>Pollution Control<br>Limits |                                      |
|          | <ul> <li>Ash should be stored in storage silos;</li> <li>Ash should be handled and conveyed in closed systems fully segregated from the ambient environment;</li> </ul>  |                               |                         |       |        |         |         |  |                                      |
|          | <ul> <li>Ash should be wetted with water<br/>to control fugitive dust, where<br/>necessary;</li> </ul>   |                               |                         |       |        |         |         |  |                                      |
|          | <ul> <li>All fly ash and APC residues should<br/>be treated, e.g. by cement<br/>solidification or chemical<br/>stabilization, for compliance with<br/>the proposed Incineration Residue<br/>Pollution Control Limits and<br/>leachability criteria prior to disposal;</li> </ul>   |                               |                         |       |        |         |         |  |                                      |

|          |   |   |                         | Impl | ementa | ation S | tages* | Relevant                         |                                      |
|----------|---|---|-------------------------|------|--------|---------|--------|----------------------------------|--------------------------------------|
| EIA Ref  | Environmental Protection<br>Measures / Mitigation<br>Measures   | Location /<br>Timing  | Implementation<br>Agent | Des  | С      | 0       | Dec    | Legislation<br>and<br>Guidelines | Implementation Status<br>and Remarks |
|          | <ul> <li>The ash should be transported in covered trucks or containers to the designated landfill site.</li> <li>The Contractor should provide EPD with chemical analysis results of the</li> </ul>   |   |                         |      |        |         |        |                                  |                                      |
|          | bottom ash, and treated fly ash and<br>APC residues to confirm that the<br>ash/residue can comply with the<br>proposed Incineration Residue<br>Pollution Control Limits before<br>disposal.   |   |                         |      |        |         |        |                                  |                                      |
| 6b.6.3.1 | <ul> <li>Fuel Oil Tank Construction and Test</li> <li>The fuel tank to be installed should be of specified durability.</li> <li>Double skin tanks are preferred.</li> <li>Underground fuel storage tank should be placed within a concrete pit.</li> <li>The concrete pit shall be accessible to allow regular tank integrity tests to be carried out at regular intervals.</li> <li>Tank integrity tests should be conducted by an independent qualified surveyor or structural engineer.</li> </ul> | Fuel Oil<br>Storage<br>Tank/ During<br>Design,<br>Construction<br>and<br>Operation<br>Periods | IWMF Contractor         | ✓    | ✓      | ✓       |        |                                  | N/A                                  |
|          | <ul> <li>Any potential problems identified in<br/>the test should be rectified as soon<br/>as possible.</li> </ul>  |   |                         |      |        |         |        |                                  |                                      |

|          | Environmental Protection  |   |                         | Imple | ementa | ation S | tages* | Relevant                         |             |
|----------|---|---|-------------------------|-------|--------|---------|--------|----------------------------------|-------------|
| EIA Ref  | Measures / Mitigation<br>Measures   | Location /<br>Timing  | Implementation<br>Agent | Des   | С      | 0       | Dec    | Legislation<br>and<br>Guidelines | and Remarks |
| 6b.6.3.1 | <ul> <li>Fuel Oil Pipeline Construction and Test</li> <li>Installation of aboveground fuel<br/>oil pipelines is preferable; if<br/>underground pipelines are<br/>unavoidable, concrete lined<br/>trenches should be constructed to<br/>contain the pipelines.</li> <li>Double skin pipelines are preferred.</li> </ul>                                  | Fuel Oil<br>Pipelines/<br>During<br>Design,<br>Construction<br>and<br>Operation<br>Periods                        | IWMF Contractor         | ~     | ~      | ~       |        |                                  | N/A         |
|          | <ul> <li>Distance between the fuel oil<br/>refuelling points and the fuel oil<br/>storage tank shall be minimized.</li> </ul>   |   |                         |       |        |         |        |                                  |             |
|          | <ul> <li>Integrity tests for the pipelines should<br/>be conducted by an independent<br/>qualified surveyor or structural<br/>engineer at regular intervals.</li> <li>Any potential problems identified in<br/>the test should be rectified as soon<br/>as possible.</li> </ul>   |   |                         |       |        |         |        |                                  |             |
| 6b.6.3.1 | <ul> <li>Fuel Oil Leakage Detection</li> <li>Installation of leak detection device<br/>at storage tank and pipelines.</li> <li>Installation and use of pressure<br/>gauges (e.g. at the two ends of a<br/>filling line) in fuel filling, which<br/>allows unexpected pressure drop or<br/>difference and sign of leakage to be<br/>detected.</li> </ul> | Fuel Oil<br>Storage<br>Tank and<br>Pipelines/<br>During<br>Design,<br>Construction<br>and<br>Operation<br>Periods | IWMF Contractor         | ×     | ✓      | ×       |        |                                  | N/A         |
| 6b.6.3.1 | Fuel Oil Storage Tank Refuelling  | Fuel Oil<br>Refuelling<br>Point/  | IWMF Operator           |       |        | •       |        |                                  | N/A         |

|          | Environmental Protection  |   |                         | Impl | ementa | ation S | tages* | Relevant                         | Implementation Status<br>and Remarks |
|----------|---|---|-------------------------|------|--------|---------|--------|----------------------------------|--------------------------------------|
| EIA Ref  | Environmental Protection<br>Measures / Mitigation<br>Measures   | Location /<br>Timing                        | Implementation<br>Agent | Des  | С      | 0       | Dec    | Legislation<br>and<br>Guidelines |                                      |
|          | • Storage tank refuelling (from road tanker) should only be conducted by authorized staff of the oil company using the company's standard procedures.   | During<br>Operation<br>Period               |                         |      |        |         |        |                                  |                                      |
| 6b.6.3.1 | Fuel Oil Spillage Response<br>An Oil Spill Response Plan should be<br>prepared by the operator to document the<br>appropriate response procedures for oil<br>spillage incidents in detail. General<br>procedures to be taken in case of fuel oil<br>spillage are presented below.   | IWMF Site/<br>During<br>Operation<br>Period | IWMF Operator           |      |        | ✓       |        |                                  | N/A                                  |
|          | Training  |   |                         |      |        |         |        |                                  |                                      |
|          | <ul> <li>Training on oil spill response actions<br/>should be given to relevant staff. The<br/>training shall cover the followings:</li> </ul>  |   |                         |      |        |         |        |                                  |                                      |
|          | <ul> <li>Tools &amp; resources to combat oil spillage and fire, e.g. locations of oil spill handling equipment and fire fighting equipment;</li> <li>General methods to deal with oil spillage and fire incidents;</li> <li>Procedures for emergency drills in the event of oil spills and fire; and</li> <li>Regular drills shall be carried out.</li> </ul> |   |                         |      |        |         |        |                                  |                                      |
|          | Communication   |   |                         |      |        |         |        |                                  |                                      |
|          | -Establish communication channel<br>with the Fire Services<br>Department (FSD) and EPD to<br>report any oil spillage incident   |   |                         |      |        |         |        |                                  |                                      |

|         | Environmental Protection  |                      |                         | Imple | ementa | ation S | tages* | Relevant                         | Implementation Status<br>and Remarks |
|---------|---|----------------------|-------------------------|-------|--------|---------|--------|----------------------------------|--------------------------------------|
| EIA Ref | Environmental Protection<br>Measures / Mitigation<br>Measures   | Location /<br>Timing | Implementation<br>Agent | Des   | С      | 0       | Dec    | Legislation<br>and<br>Guidelines |                                      |
|         | so that necessary assistance<br>from relevant department can be<br>quickly sought.  |                      |                         |       |        |         |        |                                  |                                      |
|         | Response Procedures   |                      |                         |       |        |         |        |                                  |                                      |
|         | -Any fuel oil spillage within the IWMF<br>site should be immediately<br>reported to the Plant Manager<br>with necessary details including<br>location, source, possible cause<br>and extent of the spillage.  |                      |                         |       |        |         |        |                                  |                                      |
|         | <ul> <li>Plant Manager should immediately attend to the spillage and initiate any appropriate action to confine and clean up the spillage. The response procedures shall include the following:</li> <li>&gt;Identify and isolate the source of spillage as soon as possible.</li> <li>&gt;Contain the oil spillage and avoid infiltration into soil/ groundwater and discharge to storm water channels.</li> <li>&gt;Remove the oil spillage.</li> </ul> |                      |                         |       |        |         |        |                                  |                                      |
|         | ≻Clean up the contaminated area.  |                      |                         |       |        |         |        |                                  |                                      |
|         | <ul> <li>If the oil spillage occurs during storage tank refuelling, the refueling operation should immediately be stopped.</li> <li>Recovered contaminated fuel oil and the associated material to remove the spilled oil should be considered as chemical waste.</li> </ul>  |                      |                         |       |        |         |        |                                  |                                      |

|          |   |  |                         | Impl | ementa | ation S | Stages* | Relevant                         | Implementation Status<br>and Remarks |
|----------|---|--|-------------------------|------|--------|---------|---------|----------------------------------|--------------------------------------|
| EIA Ref  | Environmental Protection<br>Measures / Mitigation<br>Measures   | Location /<br>Timing   | Implementation<br>Agent | Des  | С      | ο       | Dec     | Legislation<br>and<br>Guidelines |                                      |
|          | procedures for chemical wastes<br>are discussed in the<br>following paragraphs.   |  |                         |      |        |         |         |                                  |                                      |
| 6b.6.3.2 | <ul> <li><u>Chemicals and Chemical Wastes Handling &amp; Storage</u></li> <li>Chemicals and chemical wastes should only be stored in suitable containers in purpose-built areas.</li> <li>The storage of chemical wastes should comply with the requirements of the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.</li> <li>The storage areas for chemicals and chemical wastes shall have an impermeable floor or surface. The impermeable floor/ surface shall possess the following properties: <ul> <li>Not liable to chemically react with the materials and their containers to be stored.</li> <li>Able to withstand normal loading and physical damage caused by container handling</li> <li>The integrity and condition of the impermeable floor or surface should be inspected at regular intervals to ensure that it is satisfactorily maintained</li> </ul> </li> </ul> | Chemicals<br>and<br>Chemical<br>Wastes<br>Storage<br>Area /<br>During<br>Operation<br>Period | IWMF Operator           |      |        |         |         |                                  | N/A                                  |
|          |   |  |                         |      |        |         |         |                                  |                                      |

|          |  |   |                         | Implei | menta | ation S <sup>.</sup> | tages* | Relevant                         | Implementation Status<br>and Remarks |
|----------|--|---|-------------------------|--------|-------|----------------------|--------|----------------------------------|--------------------------------------|
| EIA Ref  | Environmental Protection<br>Measures / Mitigation<br>Measures  | Location /<br>Timing                        | Implementation<br>Agent | Des    | С     | 0                    | Dec    | Legislation<br>and<br>Guidelines |                                      |
|          | storage area should be bunded<br>to contain at least 110% of the<br>storage capacity of the largest<br>containers or 20% of the total<br>quantity of the<br>chemicals/chemical wastes<br>stored, whichever is the greater.   |   |                         |        |       |                      |        |                                  |                                      |
|          | Storage containers shall be<br>checked at regular intervals for<br>their structural integrity and to<br>ensure that the caps or fill<br>points are tightly closed.   |   |                         |        |       |                      |        |                                  |                                      |
|          | Chemical handling shall be<br>conducted by trained workers<br>under supervision.   |   |                         |        |       |                      |        |                                  |                                      |
| 6b.6.3.2 | <u>Chemicals and Chemical Wastes Spillage</u><br><u>Response</u><br>A Chemicals and/ or Chemical Wastes<br>Spillage Response Plan shall be prepared<br>by the operator to document in detail the<br>appropriate response procedures for<br>chemicals or chemical wastes spillage<br>incidents. General procedures to be<br>undertaken in case of chemicals/ chemical<br>waste spillages are presented below.<br>• Training | IWMF Site/<br>During<br>Operation<br>Period | IWMF Operator           |        |       | ~                    |        |                                  | N/A                                  |
|          | <ul> <li>Training on spill response actions<br/>should be given to relevant staff.<br/>The training shall cover the<br/>followings:</li> </ul>   |   |                         |        |       |                      |        |                                  |                                      |

|         |  |                      |                         | Imple | ementa | ation St | ages* | Relevant                         | Implementation Status<br>and Remarks |
|---------|--|----------------------|-------------------------|-------|--------|----------|-------|----------------------------------|--------------------------------------|
| EIA Ref | Environmental Protection<br>Measures / Mitigation<br>Measures  | Location /<br>Timing | Implementation<br>Agent | Des   | С      | 0        | Dec   | Legislation<br>and<br>Guidelines |                                      |
|         | Tools & resources to<br>handle spillage, e.g.<br>locations of spill handling<br>equipment;   |                      |                         |       |        |          |       |                                  |                                      |
|         | General methods to deal with spillage; and   |                      |                         |       |        |          |       |                                  |                                      |
|         | <ul> <li>Procedures for emergency<br/>drills in the event of spills.</li> </ul>  |                      |                         |       |        |          |       |                                  |                                      |
|         | Communication  |                      |                         |       |        |          |       |                                  |                                      |
|         | <ul> <li>Establish communication channel<br/>with FSD and EPD to report the<br/>spillage incident so that<br/>necessary assistance from<br/>relevant department can be<br/>quickly sought.</li> </ul>                      |                      |                         |       |        |          |       |                                  |                                      |
|         | Response Procedures  |                      |                         |       |        |          |       |                                  |                                      |
|         | <ul> <li>Any spillage within the IWMF site<br/>should be reported to the Plant<br/>Manager.</li> </ul>   |                      |                         |       |        |          |       |                                  |                                      |
|         | <ul> <li>Plant Manager shall attend to the<br/>spillage and initiate any appropriate<br/>actions needed to confine and<br/>clean up the spillage. The<br/>response procedures shall<br/>include the followings:</li> </ul> |                      |                         |       |        |          |       |                                  |                                      |
|         | Identify and isolate the<br>source of spillage as soon<br>as possible;   |                      |                         |       |        |          |       |                                  |                                      |
|         | Contain the spillage and<br>avoid infiltration into soil/  |                      |                         |       |        |          |       |                                  |                                      |

|          |  |   |                         | Imple | ementa | ation St | ages* | Relevant                         |                                      |
|----------|--|---|-------------------------|-------|--------|----------|-------|----------------------------------|--------------------------------------|
| EIA Ref  | Environmental Protection<br>Measures / Mitigation<br>Measures  | Location /<br>Timing  | Implementation<br>Agent | Des   | С      | 0        | Dec   | Legislation<br>and<br>Guidelines | Implementation Status<br>and Remarks |
|          | groundwater and discharge to<br>storm water channels (in<br>case the spillage occurs<br>at locations out of the<br>designated storage areas);  |   |                         |       |        |          |       |                                  |                                      |
|          | Remove the spillage; the<br>removal method/ procedures<br>documented in the Material<br>Safety Data Sheet (MSDS)<br>of the chemicals spilled<br>should be observed;  |   |                         |       |        |          |       |                                  |                                      |
|          | Clean up the contaminated<br>area (in case the spillage<br>occurs at<br>locations out of<br>the designated<br>storage areas); and  |   |                         |       |        |          |       |                                  |                                      |
|          | The waste arising from the cleanup operation should be considered as chemical wastes.  |   |                         |       |        |          |       |                                  |                                      |
| 6b.6.3.3 | Preventive Measures for Incineration By-<br>products Handling         The recommended measures listed below<br>can minimize the potential contamination<br>to the surrounding environment due to the<br>incineration by-products:         • Ash should be stored in storage silos;         • Ash should be handled and<br>conveyed in closed systems<br>fully segregated | Storage,<br>Handling &<br>Collection of<br>Incineration<br>Ash at<br>IWMF/<br>During<br>Operation<br>Period | IWMF Operator           |       |        | ×        |       |                                  | N/A                                  |

|                       |   |   |                         | Imple | ementa | ation S  | tages* | Relevant  | Implementation Status<br>and Remarks |
|-----------------------|---|---|-------------------------|-------|--------|----------|--------|---|--------------------------------------|
| EIA Ref               | Environmental Protection<br>Measures / Mitigation<br>Measures   | Location /<br>Timing                        | Implementation<br>Agent | Des   | С      | 0        | Dec    | Legislation<br>and<br>Guidelines  |                                      |
|                       | <ul> <li>from the ambient environment;</li> <li>Ash should be wetted with water to control fugitive dust, where necessary;</li> <li>All fly ash and APC residues should be treated, e.g. by cement solidification or chemical stabilization, for compliance with the proposed Incineration Residue Pollution Control Limits and leachability criteria prior to disposal;</li> <li>The ash should be transported in covered trucks or containers to the</li> </ul>   |   | Agent                   |       |        |          |        |   |                                      |
| 6b.6.3.4<br>-6b.6.3.6 | designated landfill site.Incident RecordAfter any spillage, an incident report<br>should be prepared by the Plant Manager.<br>The incident report should contain details of<br>the incident including the cause of the<br>incident, the material spilled and estimated<br>spillage amount, and also the response<br>actions undertaken. The incident record<br>should be kept carefully and able to be<br>retrieved when necessary.The incident report should provide<br>sufficient details for the evaluation of any<br>environmental impacts due to the spillage<br>and assessment of the effectiveness of<br>measures taken. | IWMF Site/<br>During<br>Operation<br>Period | IWMF Operator           |       |        | <b>v</b> |        | Guidance<br>Manual for Use<br>of Risk-based<br>Remediation<br>Goals for<br>Contaminated<br>Land<br>Management<br>and the<br>Guidance Note<br>for<br>Contaminated<br>Land<br>and<br>Remediation. | N/A                                  |

Keppel Seghers – Zhen Hua Joint Venture

|         | Environmental Protection  |                      |                         |     | ement | ation S | stages* |                                  |                                      |
|---------|---|----------------------|-------------------------|-----|-------|---------|---------|----------------------------------|--------------------------------------|
| EIA Ref | Environmental Protection<br>Measures / Mitigation<br>Measures   | Location /<br>Timing | Implementation<br>Agent | Des | С     | 0       | Dec     | Legislation<br>and<br>Guidelines | Implementation Status<br>and Remarks |
|         | In case any spillage or accidents results<br>in significant land contamination, EPD<br>should be informed immediately and the<br>IWMF operator should be responsible for<br>the cleanup of the affected area. The<br>responses procedures described in<br><b>Section 6b.6.3.1</b> and <b>Section 6b.6.3.2</b> of<br>EIA report should be followed accordingly<br>together with the land contamination<br>assessment and remediation guidelines<br>stipulated in the <i>Guidance Manual for Use</i><br>of Risk-based Remediation Goals for<br>Contaminated Land Management and the<br><i>Guidance Note for Contaminated Land and</i><br>Remediation. |                      |                         |     |       |         |         |                                  |                                      |

\* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

|          | Environmental Protection   |                      | Implementation<br>Agent       | Imple | ementa | ation S | tages* | Relevant                         | Implementation Status<br>and Remarks |
|----------|--|----------------------|-------------------------------|-------|--------|---------|--------|----------------------------------|--------------------------------------|
| EIA Ref  | Measures / Mitigation<br>Measures  | Location /<br>Timing |                               | Des   | С      | 0       | Dec    | Legislation<br>and<br>Guidelines |                                      |
| 7b.8.2.1 | <ul> <li>Measures to avoid direct loss of intertidal<br/>habitat</li> <li>The site boundary has been proposed<br/>to avoid direct contact with the intertidal<br/>natural rocky shore of Shek Kwu Chau.<br/>It avoids direct loss of intertidal<br/>communities and the existing natural<br/>rocky shore habitat, where Reef Egret<br/>and White-bellied Sea Eagle have<br/>been recorded within and in the vicinity<br/>of this habitat.</li> </ul> | IWMF site            | Design team                   | ~     |        |         |        | EIAO-TM                          | N/A                                  |
| 7b.8.2.2 | <ul> <li>Measures to minimise loss of coastal<br/>subtidal habitat</li> <li>Extensive coral colonies were<br/>recorded at the coastal hard bottom<br/>habitat at Shek Kwu Chau. To avoid<br/>and minimise the extensive direct<br/>impact on the coral colonies, the<br/>proposed reclamation area has been<br/>moved further offshore to minimise<br/>loss of subtial habitat near shore.</li> </ul>  | IWMF site            | Design team                   | ×     |        |         |        | EIAO-TM                          | N/A                                  |
| 7b.8.2.3 | <ul> <li>Zero Discharge Scheme</li> <li>The design scheme of the Project has<br/>avoided discharge of wastewater into<br/>the marine environment.<br/>A zero discharge<br/>scheme would be adopted during the<br/>operation of the Project.<br/>An on-site<br/>wastewater treatment plant would be</li> </ul>  | IWMF site            | Design team,<br>IWMF operator | ×     |        | ×       |        | WPCO                             | N/A                                  |

#### Table B.5 Implementation Schedule for Ecological Quality Measures for the IWMF at the artificial island near SKC

Integrated Waste Management Facilities, Phase 1

|                                  | Environmental Protection   |   |                                   |               | Impl | ementa | ation S <sup>e</sup> | tages* | Relevant   |   |
|----------------------------------|--|---|-----------------------------------|---------------|------|--------|----------------------|--------|--|---|
| EIA Ref                          | Measures / Mitigation<br>Measures  | Location / Implementation<br>Timing Agent           |                                   |               | Des  | С      | 0                    | Dec    | Legislation<br>and<br>Guidelines   | Implementation Status<br>and Remarks  |
|                                  | provided to treat the wastewater<br>generated from the IWMF (mainly<br>human sewage). The treated effluent<br>would be re-used in the incineration<br>plant and mechanical treatment plant,<br>or for onsite washdown and landscape.   |   |                                   |               |      |        |                      |        |  |   |
| 7b.8.2.4                         | <ul> <li>Measures to avoid loss of plant<br/>species of conservation importance</li> <li>Landing portal construction works<br/>would not cause direct lost to the<br/>recorded individual of protected plant<br/>species,</li> <li>Aquilaria sinensis, at the coastal<br/>shrubland habitat at Cheung Sha.<br/>As a precautionary measure, the<br/>plant should be tagged with eye-<br/>catching tape and fenced off prior to<br/>works, in order to avoid any damage<br/>by workers.</li> </ul> | Cheung Sha<br>landing portal                        | Design<br>Contractor              | team,         | ✓    | ~      |                      | ✓      | EIAO-TM  | N/A   |
| 7b.8.3.1<br>-<br>7b.8.3.1<br>5   | <ul> <li>Measures to minimise water quality impact</li> <li>Measures for water quality as recommended in Section 5b of the EIA Report should be implemented.</li> </ul>  | Work site   | Design<br>contractor,<br>operator | team,<br>IWMF | ✓    | ~      | ~                    | ~      | EIAO-TM;<br>ProPECC PN<br>1/94; WPCO   | Implemented   |
| 7b.8.3.1<br>6 -<br>7b.8.3.3<br>0 | Measures to minimise disturbance on<br>Finless Porpoise<br>Minimisation of Habitat Loss for Finless<br>Porpoise  | IWMF site,<br>work site,<br>marine traffic<br>route | Design<br>contractor,<br>operator | team,<br>IWMF | ✓    | ~      | ✓                    | •      | EIAO-TM,<br>Supporting<br>Document for<br>Application for<br>Variation of the<br>Environmental | Implemented for avoidance o<br>construction works that may<br>produce underwater acoustic<br>disturbance, Vessel Travel<br>Route implementation,<br>training of staff; N/A for others |

Integrated Waste Management Facilities, Phase 1

|         | Environmental Protection   |                      |                         | Imple | ement | ation S | stages* | Relevant                         |                                      |
|---------|--|----------------------|-------------------------|-------|-------|---------|---------|----------------------------------|--------------------------------------|
| EIA Ref | Measures / Mitigation<br>Measures  | Location /<br>Timing | Implementation<br>Agent | Des   | С     | ο       | Dec     | Legislation<br>and<br>Guidelines | Implementation Status<br>and Remarks |
|         | <ul> <li>Substantial revision has been made on<br/>the layout plan and form of the<br/>breakwater, in order to minimise the<br/>potential loss of important habitat for<br/>Finless Porpoise. The revision has<br/>greatly reduced the size of the<br/>embayment area, as well as the<br/>Project footprint. As a result, the size<br/>of habitat loss for Finless Porpoise has<br/>reduced from the original ~50 ha, down<br/>to ~31 ha.</li> <li>Avoidance of peak season for finless<br/>porpoise occurrence</li> <li>To minimise potential acoustic<br/>disturbance from construction<br/>activities on Finless Porpoise,<br/>construction works that may produce<br/>underwater acoustic disturbance should<br/>be scheduled outside the months with<br/>peak Finless Porpoise occurrence<br/>(December to May), including:         <ul> <li>sheet piling works for<br/>construction of cofferdam<br/>surrounding the reclamation area</li> </ul> </li> </ul> |                      | Agent                   |       |       |         |         |                                  |                                      |
|         | <ul> <li>(Phase 1);</li> <li>sheet piling works for<br/>construction of the shorter<br/>section of breakwater (Phase 1);</li> </ul>  |                      |                         |       |       |         |         |                                  |                                      |

Integrated Waste Management Facilities, Phase 1

|         | Environmental Protection   |                      |                         | Imple | ementa | ation S | tages* | Relevant                         | Implementation Status<br>and Remarks |
|---------|--|----------------------|-------------------------|-------|--------|---------|--------|----------------------------------|--------------------------------------|
| EIA Ref | Measures / Mitigation<br>Measures  | Location /<br>Timing | Implementation<br>Agent | Des   | С      | 0       | Dec    | Legislation<br>and<br>Guidelines |                                      |
|         | <ul> <li>sheet piling works for construction<br/>of the remaining section of<br/>breakwater (Phase 3) and</li> <li>bored piling works for berth area<br/>(Phase 3)</li> </ul>  |                      |                         |       |        |         |        |                                  |                                      |
|         | Such works should be restricted within<br>June to November. This approach would<br>not only avoid the peak season for<br>Finless Porpoise occurrence, the<br>magnitude of impacts arise from<br>acoustic disturbance would also be<br>minimised. |                      |                         |       |        |         |        |                                  |                                      |
|         | • Since the DCM ground treatment and the installation of precast seawalls and breakwaters should generate no underwater acoustic disturbance to Finless Porpoise, no specific mitigation measures are required.                                  |                      |                         |       |        |         |        |                                  |                                      |
|         | Opt for quieter construction methods and plants  |                      |                         |       |        |         |        |                                  |                                      |
|         | <ul> <li>Considering the sensitivity of<br/>marine mammals to underwater<br/>acoustic disturbance, instead of the<br/>previously proposed conventional<br/>breakwater<br/>and reclamation peripheral structure,</li> </ul>                       |                      |                         |       |        |         |        |                                  |                                      |
|         | which requires noisy piling works, the<br>current circular cells structure for   |                      |                         |       |        |         |        |                                  |                                      |

Integrated Waste Management Facilities, Phase 1

|         | Environmental Protection  |                      |                         | Imple | ementa | ation S | tages* | Relevant                         | Implementation Status<br>and Remarks |
|---------|---|----------------------|-------------------------|-------|--------|---------|--------|----------------------------------|--------------------------------------|
| EIA Ref | Measures / Mitigation<br>Measures   | Location /<br>Timing | Implementation<br>Agent | Des   | С      | 0       | Dec    | Legislation<br>and<br>Guidelines |                                      |
|         | <ul> <li>breakwater and reclamation peripheral structure is proposed. A quieter sheet piling method using vibratory hammer or hydraulic impact hammer, should be adopted for the installation of circular cells for cellular cofferdam and northern breakwater during Phase 1, and southern breakwater Phase 3;</li> <li>Non-percussive bore piling method would be adopted for the installation of tubular piles for the berth construction</li> </ul> |                      |                         |       |        |         |        |                                  |                                      |
|         | during Phase 3.<br><i>Monitored exclusion zones</i><br>• During the installation/re-  |                      |                         |       |        |         |        |                                  |                                      |
|         | installation/relocation process of<br>floating type silt curtains, in order to<br>avoid the accidental entrance and<br>entrapment of marine mammals within  |                      |                         |       |        |         |        |                                  |                                      |
|         | the silt curtains, a monitored exclusion<br>zone of 250 m radius from silt curtain<br>should be implemented. The<br>exclusion zone should be closely  |                      |                         |       |        |         |        |                                  |                                      |
|         | monitored by an experienced marine<br>mammal observer at least 30 minutes<br>before the start of installation/re-   |                      |                         |       |        |         |        |                                  |                                      |
|         | installation/relocation process. If a marine mammal is noted within the exclusion zone, all marine works should stop immediately and remain   |                      |                         |       |        |         |        |                                  |                                      |

Integrated Waste Management Facilities, Phase 1

|         | Environmental Protection   |                      |                         | Imple | ementa | ation S | tages* | Relevant                         | Implementation Status<br>and Remarks |
|---------|--|----------------------|-------------------------|-------|--------|---------|--------|----------------------------------|--------------------------------------|
| EIA Ref | Measures / Mitigation<br>Measures  | Location /<br>Timing | Implementation<br>Agent | Des   | С      | 0       | Dec    | Legislation<br>and<br>Guidelines |                                      |
|         | exclusion zone is free from marine mammals.  |                      |                         |       |        |         |        |                                  |                                      |
|         | • The experienced marine mammal<br>observer should be well trained to detect<br>marine mammals. Binoculars should be<br>used to search the exclusion zone<br>from an elevated platform with<br>unobstructed visibility. The observer<br>should also be independent from the<br>project proponent and has the power to<br>call-off construction activities. |                      |                         |       |        |         |        |                                  |                                      |
|         | <ul> <li>In addition, as marine mammals<br/>cannot be effectively monitored within<br/>the proposed monitored exclusion<br/>zone at night, or during adverse<br/>weather conditions (i.e. Beaufort 5 or<br/>above, visibility of 300 meters or<br/>below), marine works should be avoided<br/>under weather conditions with low<br/>visibility.</li> </ul> |                      |                         |       |        |         |        |                                  |                                      |
|         | Marine mammal watching plan  |                      |                         |       |        |         |        |                                  |                                      |
|         | <ul> <li>Upon the completion of<br/>the installation/re-<br/>installation/relocation of floating type silt<br/>curtain, all marine works would be<br/>conducted within a fully enclosed<br/>environment within the silt curtain, hence<br/>exclusion zone monitoring would no longer</li> </ul>  |                      |                         |       |        |         |        |                                  |                                      |

Integrated Waste Management Facilities, Phase 1

|         | Environmental Protection  | Leastion (           |                         | Imple | ementa | ation S | tages* | Relevant                         | Implementation Status<br>and Remarks |
|---------|---|----------------------|-------------------------|-------|--------|---------|--------|----------------------------------|--------------------------------------|
| EIA Ref | Measures / Mitigation<br>Measures   | Location /<br>Timing | Implementation<br>Agent | Des   | С      | 0       | Dec    | Legislation<br>and<br>Guidelines |                                      |
|         | be required. Subsequently, a marine<br>mammal watching plan should be<br>implemented.   |                      |                         |       |        |         |        |                                  |                                      |
|         | The plan should include regular inspection<br>of silt curtains, and visual inspection of<br>the waters surrounded by the curtains.<br>Special attention should be paid to<br>Phase 2 (reclamation) where the floating<br>type still curtain would be opened<br>occasionally for vessel access,<br>leaving a temporary 50 m opening.<br>An<br>action plan should be devised to cope<br>with any unpredicted incidents such as<br>the case when marine mammals are<br>found within the waters surrounded by the<br>silt curtains. |                      |                         |       |        |         |        |                                  |                                      |
|         | Small openings at silt curtains   |                      |                         |       |        |         |        |                                  |                                      |
|         | • The openings for vessel access at the silt curtains should be as small as possible to minimise the risk of accidental entrance.   |                      |                         |       |        |         |        |                                  |                                      |
|         | Adoption of regular travel route  |                      |                         |       |        |         |        |                                  |                                      |
|         | <ul> <li>During construction and operation,<br/>captains of all vessels should adopt<br/>regular travel route, in order to minimize<br/>the chance of vessel collision with</li> </ul>  |                      |                         |       |        |         |        |                                  |                                      |

Integrated Waste Management Facilities, Phase 1

|         | Environmental Protection  |                      | Implementation<br>Agent | Imple | ement | tation S | stages* | Relevant                         | Implementation Status<br>and Remarks |
|---------|---|----------------------|-------------------------|-------|-------|----------|---------|----------------------------------|--------------------------------------|
| EIA Ref | Measures / Mitigation<br>Measures   | Location /<br>Timing |                         | Des   | С     | ο        | Dec     | Legislation<br>and<br>Guidelines |                                      |
|         | marine mammals, which may otherwise<br>result in damage to health or<br>mortality. The regular travel route<br>should avoid areas with high sighting<br>density of Finless Porpoise as much as<br>possible.   |                      |                         |       |       |          |         |                                  |                                      |
|         | Vessel speed limit  |                      |                         |       |       |          |         |                                  |                                      |
|         | • The frequent vessel traffic in the vicinity of works area may increase the chance of mammal mammals being killed or seriously injured by vessel collision. A speed limit of ten knots should be strictly enforced within areas with high density of Finless Porpoise. |                      |                         |       |       |          |         |                                  |                                      |
|         | <ul> <li>Passive acoustic monitoring and land-<br/>based theodolite monitoring surveys<br/>should be adopted to verify the<br/>predicted impacts and effectiveness of<br/>the proposed mitigation measures.</li> </ul>  |                      |                         |       |       |          |         |                                  |                                      |
|         | Training of Staff   |                      |                         |       |       |          |         |                                  |                                      |
|         | • Staff, including captains of vessels,<br>should be aware of the guidelines for<br>safe vessel operations in the presence<br>of cetaceans during construction and<br>operation phases. Adequate trainings<br>should be provided  |                      |                         |       |       |          |         |                                  |                                      |

Integrated Waste Management Facilities, Phase 1

|                                  | Environmental Protection   |                      |                                   |               | Impl | ementa | ation S | Stages* | Relevant                         |   |
|----------------------------------|--|----------------------|-----------------------------------|---------------|------|--------|---------|---------|----------------------------------|---|
| EIA Ref                          | Environmental Protection<br>Measures / Mitigation<br>Measures  | Location /<br>Timing | Impleme<br>Age                    |               | Des  | С      | 0       | Dec     | Legislation<br>and<br>Guidelines | Implementation Status<br>and Remarks  |
| 7b.8.3.3<br>1 -<br>7b.8.3.3<br>4 | Measures to minimise impact on corals Coral translocation  | IWMF site            | Design<br>contractor,<br>operator | team,<br>IWMF | ~    | ~      | ✓       | ~       | EIAO-TM                          | Implemented, tagged coral<br>found missing after hitting by<br>typhoons   |
|                                  | <ul> <li>Coral communities within and in<br/>proximity to the proposed dredging<br/>sites would be disturbed by the<br/>Project due to the dredging operations.<br/>In order to minimise direct loss of<br/>coral communities, translocation of<br/>corals that are attached to movable<br/>rocks with diameter less than 50 cm<br/>are recommended. In order to avoid<br/>disturbance to corals during the<br/>spawning period, the spawning season<br/>of corals (June to August) should be<br/>avoided; and that translocation should<br/>be carried out during the winter<br/>season (November- March).</li> </ul> |                      |                                   |               |      |        |         |         |                                  | Re-tagging of 10 coral<br>colonies at indirect impact site<br>and control site were<br>conducted in November and<br>December 2018 respectively. |
|                                  | • The REA survey results suggest that<br>the 198 directly affected coral colonies<br>were attached to movable rocks (less<br>than 50 cm in diameter). It is technically<br>feasible to translocate them to avoid<br>direct loss.   |                      |                                   |               |      |        |         |         |                                  |   |
|                                  | <ul> <li>Prior to coral translocation, a more detailed baseline survey, including         <ul> <li>a coral</li> <li>mapping survey, is</li> <li>recommended to further confirm the</li> </ul> </li> </ul>  |                      |                                   |               |      |        |         |         |                                  |   |

Integrated Waste Management Facilities, Phase 1

|         | Environmental Protection   |                      |                         | Imple | menta | ation S | tages* | Relevant                         | Implementation Status<br>and Remarks |
|---------|--|----------------------|-------------------------|-------|-------|---------|--------|----------------------------------|--------------------------------------|
| EIA Ref | Measures / Mitigation<br>Measures  | Location /<br>Timing | Implementation<br>Agent | Des   | С     | 0       | Dec    | Legislation<br>and<br>Guidelines |                                      |
|         | exact number and location of coral<br>colonies within the potentially affected<br>area. A more detailed coral<br>translocation plan, including selection<br>of suitable recipient site, plan for<br>coral translocation, and event / action<br>plan for coral monitoring should be<br>submitted upon approval of this Project,<br>prior to commencement of<br>construction works. Advice from<br>relevant governmental departments<br>(i.e. AFCD) and professionals would<br>be sought after, in order to identify a<br>desirable location for the relocation of<br>coral communities. Post-translocation<br>monitoring on the translocated corals<br>should also be considered. |                      |                         |       |       |         |        |                                  |                                      |
|         | Coral monitoring programme   |                      |                         |       |       |         |        |                                  |                                      |
|         | • A coral monitoring programme is<br>recommended to assess any adverse<br>and unacceptable impacts to the<br>coral communities at the coasts of<br>Shek Kwu Chau during construction of<br>the Project.  |                      |                         |       |       |         |        |                                  |                                      |
|         | Phasing of Works   |                      |                         |       |       |         |        |                                  |                                      |
|         | <ul> <li>To minimize environmental impacts,<br/>the proposed phasing of construction<br/>works has been carefully designed to</li> </ul>   |                      |                         |       |       |         |        |                                  |                                      |

Integrated Waste Management Facilities, Phase 1

|                                  | Environmental Protection  | Leastion /           |  | Impl | ementa | ation S | tages* | Relevant                         |                                      |
|----------------------------------|---|----------------------|--|------|--------|---------|--------|----------------------------------|--------------------------------------|
| EIA Ref                          | Measures / Mitigation<br>Measures   | Location /<br>Timing |  |      | С      | O Dec   |        | Legislation<br>and<br>Guidelines | Implementation Status<br>and Remarks |
|                                  | reduce the amount of concurrent<br>works, hence minimize SS elevation<br>and the associated impacts on corals.  |                      |  |      |        |         |        |                                  |                                      |
| 7b.8.3.3<br>5 -<br>7b.8.3.4<br>1 | <ul> <li><u>Specific measures to minimize</u><br/><u>disturbance on breeding White-bellied</u><br/><u>Sea Eagle</u></li> <li>Avoidance of noisy works during the<br/>breeding season of White-bellied Sea<br/>Eagle</li> <li>To minimize potential noise<br/>disturbance from construction activities on<br/>WBSE, noisy construction works should<br/>be scheduled outside their breeding<br/>season (December to May) to minimise<br/>potential degradation in breeding ground<br/>quality and breeding activities, including:</li> <li>sheet piling works for<br/>construction of cofferdam<br/>surrounding the reclamation area<br/>(Phase 1);</li> <li>sheet piling works for<br/>construction of the shorter<br/>section of breakwater (Phase 1);</li> <li>sheet piling works for construction<br/>of the remaining section of<br/>breakwater (Phase 3); and</li> <li>bored piling works for berth area<br/>(Phase 3).</li> </ul> |                      | Design Team,<br>Contractor, IWMF<br>operator |      |        |         |        | EIAO-TM                          | Implemented                          |

Integrated Waste Management Facilities, Phase 1

|         | Environmental Protection   | Location / Implementation<br>Timing Agent | Imple | ementa | ation S | tages* | Relevant |                                  |                                      |
|---------|--|---|-------|--------|---------|--------|----------|----------------------------------|--------------------------------------|
| EIA Ref | Measures / Mitigation<br>Measures  |   |       | Des    | С       | 0      | Dec      | Legislation<br>and<br>Guidelines | Implementation Status<br>and Remarks |
|         | Opt for quieter construction methods and plants  |   |       |        |         |        |          |                                  |                                      |
|         | <ul> <li>To minimise potential construction<br/>noise disturbance on WBSE, quieter<br/>construction methods and plants should<br/>be adopted. The recommended noise<br/>mitigation measures in the Noise<br/>chapter (Section 4b.8 of the EIA<br/>Report) should be implemented to<br/>minimise potential noise disturbance<br/>to acceptable levels.</li> </ul> |   |       |        |         |        |          |                                  |                                      |
|         | Restriction on vessel access near the nest of White-bellied Sea Eagle  |   |       |        |         |        |          |                                  |                                      |
|         | • During construction and operation, in<br>order to minimize disturbance on the<br>existing WBSE nest, a pre-defined<br>practical route to restrict vessel<br>access near the nest should be<br>adopted to keep vessels and boats as<br>far away from the nest as possible.  |   |       |        |         |        |          |                                  |                                      |
|         | White-bellied Sea Eagle monitoring programme   |   |       |        |         |        |          |                                  |                                      |
|         | <ul> <li>A WBSE monitoring programme is<br/>recommended to assess any adverse<br/>and unacceptable impacts to the<br/>breeding activities of WBSE during<br/>construction and operation of the</li> </ul>  |   |       |        |         |        |          |                                  |                                      |

Integrated Waste Management Facilities, Phase 1

|         | Environmental Protection  | Location /<br>Timing | Implementation<br>Agent | Imple | ementa | ation S | tages* | Relevant                         | Implementation Status<br>and Remarks |
|---------|---|----------------------|-------------------------|-------|--------|---------|--------|----------------------------------|--------------------------------------|
| EIA Ref | Measures / Mitigation<br>Measures   |                      |                         | Des   | С      | ο       | Dec    | Legislation<br>and<br>Guidelines |                                      |
|         | <ul> <li>Project. Monitoring surveys for WBSE would include pre-construction phase (twice per month for duration of three months during their breeding season -between December and May, immediately before the commencement of works), construction phase, and operation phase (two years after the completion of construction works).</li> <li>Surveys should be conducted twice per month during their breeding season (from December to May); and once per month outside breeding season (June to November). More details on monitoring for WBSE are presented in the EM&amp;A Manual.</li> </ul> |                      |                         |       |        |         |        |                                  |                                      |
|         | <ul> <li>Education of staff</li> <li>Staff, including captains of all vessels during construction and operation</li> </ul>  |                      |                         |       |        |         |        |                                  |                                      |
|         | phases, should be aware of the<br>ecological importance of WBSE.<br>Awareness<br>should be raised among staff to<br>minimise any intentional or<br>unintentional disturbance to the nest.   |                      |                         |       |        |         |        |                                  |                                      |
|         | Minimisation of Glare Disturbance   |                      |                         |       |        |         |        |                                  |                                      |

Integrated Waste Management Facilities, Phase 1

|           | Environmental Protection   |                      |   | Im   | plement | ation S | stages* | Relevant   | laur laur autotian Otatua            |
|-----------|--|----------------------|---|------|---------|---------|---------|--|--------------------------------------|
| EIA Ref   | Measures / Mitigation<br>Measures  | Location /<br>Timing | Implementation<br>Agent                     | ) De | s C     | Ο       | Dec     | Legislation<br>and<br>Guidelines   | Implementation Status<br>and Remarks |
|           | <ul> <li>To minimise glare disturbance on<br/>WBSE, which may cause<br/>disorientation of birds by interfering<br/>with their magnetic compass, and<br/>disruption in behavioural patterns such<br/>as reproduction, fat storage and<br/>foraging pattern, any un-necessary<br/>outdoor lighting should be avoided, and<br/>in-ward and down-ward pointing of<br/>lights should be adopted.</li> </ul> |                      |   |      |         |         |         |  |                                      |
| -         | <ul> <li><u>Construction of Seawall/Breakwaters</u></li> <li>To widen the open channel between the Artificial Island and Shek Kwu Chau.</li> <li>To design the precast concrete seawall with environmental friendly features.</li> </ul>   | IWMF site            | Design team,<br>contractor, IWN<br>operator |      | V       |         |         | Supporting<br>Document for<br>Application for<br>Variation of<br>Environmental<br>Permit (EP-<br>429/2012) | N/A                                  |
| 7b.8.3.42 | <ul> <li>Opt for Quieter Construction Methods and<br/>Plants</li> <li>Quieter construction methods and<br/>plants should be used to minimise<br/>disturbance to the nearby terrestrial<br/>habitat and the associated wildlife.</li> </ul>   | Work site            | Design team<br>contractor, IWN<br>operator  |      | V       | ~       | V       | EIAO-TM  | Implemented                          |
| 7b.8.3.43 | <ul> <li>Measures to minimize impacts from artificial<br/>lighting</li> <li>Unnecessary lighting should be<br/>avoided, and shielding of lights should<br/>be provided to minimize disturbance<br/>from light pollution on fauna groups.</li> </ul>  | IWMF site            | Design tean<br>contractor, IWN<br>operator  |      | V       | •       |         | EIAO-TM  | Implemented                          |

Integrated Waste Management Facilities, Phase 1

|                                  | Environmental Protection   | Location /<br>Timing |                              | Impl | ementa | ation S | tages* | Relevant                         | Implementation Status<br>and Remarks                                     |  |
|----------------------------------|--|----------------------|------------------------------|------|--------|---------|--------|----------------------------------|--|--|
| EIA Ref                          | Measures / Mitigation<br>Measures  |                      | Implementation<br>Agent      | Des  | С      | 0       | Dec    | Legislation<br>and<br>Guidelines |  |  |
| 7b.8.3.4<br>4 -<br>7b.8.3.4<br>5 | <ul> <li>Measures to minimize accidental spillage</li> <li>Regular maintenance of vessels, vehicles and equipment that may cause leakage and spillage should only be undertaken within predesignated areas, which are appropriately equipped to control the associated discharges.</li> <li>Oils, fuels and chemicals should be contained in suitable containers, and only be used and stored in designated areas which have pollution prevention facilities. All fuel tanks and storage areas should be sited on sealed areas in order to prevent spillage of fuels and solvents to the nearby watercourses. All waste oils and fuels should be collected in designated tanks prior to disposal.</li> </ul> | Work site            | Contractor, IWMF<br>operator |      | ✓      |         |        | EIAO-TM                          | Deficiency of Mitigation<br>Measures but rectified by the<br>Contractor. |  |
| 7b.8.3.46                        | <ul> <li>Measures to minimise sewage effluent</li> <li>Temporary sanitary facilities, such as<br/>portable chemical toilets, should be<br/>employed on-site where necessary to<br/>handle sewage from the workforce.</li> </ul>  | Work site            | Contractor                   |      | ~      |         |        | EIAO-TM                          | N/A  |  |
| 7b.8.3.47                        |  | Work site            | Contractor                   |      | ~      |         | ~      | EIAO-TM                          | N/A  |  |

Integrated Waste Management Facilities, Phase 1

|         | Environmental Protection   | Location /<br>Timing | Implementation<br>Agent | Imple | ementa | ation S | tages* | Relevant                         |                                      |
|---------|--|----------------------|-------------------------|-------|--------|---------|--------|----------------------------------|--------------------------------------|
| EIA Ref | Measures / Mitigation<br>Measures                                |                      |                         | Des   | С      | 0       | Dec    | Legislation<br>and<br>Guidelines | Implementation Status<br>and Remarks |
|         | Potential ecological impacts resulted                            |                      |                         |       |        |         |        |                                  |                                      |
|         | from potential degradation of water                              |                      |                         |       |        |         |        |                                  |                                      |
|         | quality due to unmitigated surface                               |                      |                         |       |        |         |        |                                  |                                      |
|         | runoff could be minimised via the                                |                      |                         |       |        |         |        |                                  |                                      |
|         | detailed mitigation measures in <b>Section</b>                   |                      |                         |       |        |         |        |                                  |                                      |
|         | <b>5b.8</b> of the EIA Report. The following                     |                      |                         |       |        |         |        |                                  |                                      |
|         | presents some of the mitigation                                  |                      |                         |       |        |         |        |                                  |                                      |
|         | measures:  |                      |                         |       |        |         |        |                                  |                                      |
|         | <ul> <li>On-site drainage system<br/>with implemented</li> </ul> |                      |                         |       |        |         |        |                                  |                                      |
|         | sedimentation control facilities.                                |                      |                         |       |        |         |        |                                  |                                      |
|         | - Channels, earth bunds or sand bag                              |                      |                         |       |        |         |        |                                  |                                      |
|         | barriers should be provided on site                              |                      |                         |       |        |         |        |                                  |                                      |
|         | to direct storm water to silt removal                            |                      |                         |       |        |         |        |                                  |                                      |
|         | facilities.  |                      |                         |       |        |         |        |                                  |                                      |
|         | - Provision of embankment at                                     |                      |                         |       |        |         |        |                                  |                                      |
|         | boundaries of  |                      |                         |       |        |         |        |                                  |                                      |
|         | earthworks for flood protection.                                 |                      |                         |       |        |         |        |                                  |                                      |
|         | <ul> <li>Water pumped out from</li> </ul>                        |                      |                         |       |        |         |        |                                  |                                      |
|         | foundation piles must be   |                      |                         |       |        |         |        |                                  |                                      |
|         | discharged into silt removal                                     |                      |                         |       |        |         |        |                                  |                                      |
|         | facilities.  |                      |                         |       |        |         |        |                                  |                                      |
|         | - During rainstorms, exposed slope/soil surfaces should be       |                      |                         |       |        |         |        |                                  |                                      |
|         | covered by tarpaulin or other                                    |                      |                         |       |        |         |        |                                  |                                      |
|         | means, as far as practicable.                                    |                      |                         |       |        |         |        |                                  |                                      |
|         | - Exposed soil surface should be                                 |                      |                         |       |        |         |        |                                  |                                      |
|         | minimized to reduce siltation and                                |                      |                         |       |        |         |        |                                  |                                      |
|         | runoff.  |                      |                         |       |        |         |        |                                  |                                      |
|         | - Earthwork final surfaces should be                             |                      |                         |       |        |         |        |                                  |                                      |
|         | well compacted. Subsequent                                       |                      |                         |       |        |         |        |                                  |                                      |
|         | permanent surface protection                                     |                      |                         |       |        |         |        |                                  |                                      |
|         | should be immediately performed.                                 |                      |                         |       |        |         |        |                                  |                                      |

Integrated Waste Management Facilities, Phase 1

|           | Environmental Protection   | Leastion /           |                         | Impl | ementa | tion S | tages* | Relevant                         |                                      |  |
|-----------|--|----------------------|-------------------------|------|--------|--------|--------|----------------------------------|--------------------------------------|--|
| EIA Ref   | Measures / Mitigation<br>Measures  | Location /<br>Timing | Implementation<br>Agent | Des  | С      | 0      | Dec    | Legislation<br>and<br>Guidelines | Implementation Status<br>and Remarks |  |
|           | - Open stockpiles of construction materials, and construction wastes on-<br>site should be covered with tarpaulin or similar fabric during rainstorms.   |                      |                         |      |        |        |        |                                  |                                      |  |
| 7b.8.3.48 | <ul> <li>Measures to minimise impacts from<br/>general construction activities</li> <li>To avoid the entering of construction<br/>solid waste into the nearby habitats,<br/>construction solid waste should be<br/>collected, handled and disposed of<br/>properly to avoid entering to the<br/>nearby habitats. It is recommended<br/>to clean the construction sites on a<br/>regular basis.</li> </ul>  | Work site            | Contractor              |      | ~      |        |        | EIAO-TM                          | Implemented                          |  |
| 7b.8.3.49 | Pest Control         Good waste management practices should<br>be adopted at the IWMF in order to<br>minimise the risk of introduction of pest<br>to the island:         -       Transportation of wastes in enclosed<br>containers         -       Waste storage area should be<br>well maintained and cleaned         -       Waste should only be disposed<br>of at designated areas         -       Timely removal of the newly arrived<br>waste         -       Removal of items that are capable<br>of retaining water |                      | IWMF operator           |      |        | V      |        |                                  | N/A                                  |  |

Integrated Waste Management Facilities, Phase 1

|           | Environmental Protection  | Location /<br>Timing | Implementation<br>Agent | Impl | ementa | ation Sta | ages* | Relevant                         |                                      |
|-----------|---|----------------------|-------------------------|------|--------|-----------|-------|----------------------------------|--------------------------------------|
| EIA Ref   | Measures / Mitigation<br>Measures   |                      |                         | Des  | С      | ο         | Dec   | Legislation<br>and<br>Guidelines | Implementation Status<br>and Remarks |
|           | <ul> <li>Rapid clean up of any waste<br/>spillages</li> <li>Maintenance of a tidy and<br/>clean site environment</li> <li>Regular application of pest<br/>control</li> <li>Education of staff the importance of<br/>site cleanliness</li> </ul>   |                      |                         |      |        |           |       |                                  |                                      |
| 7b.8.3.50 | Control of Marine Habitat Quality during<br>Operation Phase   | IWMF site            | IWMF operator           |      |        | ~         |       | EIAO-TM; WPCO                    | N/A                                  |
|           | <ul> <li>Depending on the seabed condition<br/>of the approach channel for marine<br/>vessels during operation phase of the<br/>IWMF, maintenance dredging may be<br/>required to ensure safe access. In order<br/>to avoid degradation in water quality due<br/>to elevation in SS and dispersion of<br/>sediment plume due to dredging works,<br/>it is recommended that any future<br/>maintenance dredging works should<br/>not be carried out within 100 m from<br/>the shore, similar to that of the<br/>dredging for anti-scouring protection<br/>layer during construction<br/>phase. All maintenance dredging<br/>works should be carried out with the<br/>implementation of silt curtain to control<br/>the dispersion of SS. The production<br/>rate should comply with the permit<br/>dredging rate and number of grab per<br/>hour.</li> </ul> |                      |                         |      |        |           |       |                                  |                                      |

Integrated Waste Management Facilities, Phase 1

|                                | Environmental Protection  |  |                         | Imple | ementa | ation S | tages* | Relevant                         |                                      |  |
|--------------------------------|---|--|-------------------------|-------|--------|---------|--------|----------------------------------|--------------------------------------|--|
| EIA Ref                        | Measures / Mitigation<br>Measures   | Location /<br>Timing                         | Implementation<br>Agent | Des   | С      | 0       | Dec    | Legislation<br>and<br>Guidelines | Implementation Status<br>and Remarks |  |
| 7b.8.4.<br>1 –<br>7b.8.4.<br>3 | <ul> <li>Measures</li> <li><u>Compensation of loss of important habitat of Finless Porpoise</u></li> <li><i>Designation of Marine Park</i></li> <li>The Project Proponent has made a firm commitment to seek to designate a marine park of approximately 700 ha in the waters between Soko Islands and Shek Kwu Chau, in accordance with the statutory process stipulated in the Marine Parks Ordinance, as a compensation measure for the habitat loss arising from the construction of the IWMF at the artificial island near SKC.</li> <li>The Project Proponent shall seek to complete the designation by 2018 to tie in with the operation of the IWMF at the artificial island near SKC.</li> <li>A further study should be carried out to review relevant previous studies and collate available information on the ecological characters of the proposed area for marine park designation; and review available survey data for Finless Porpoise, water quality, fisheries, marine traffic and planned development projects in the vicinity.</li> </ul> | between Shek<br>Kwu Chau and<br>Soko Islands | Project Proponent       |       |        |         |        | Guidelines<br>EIAO-TM            | N/A                                  |  |

Integrated Waste Management Facilities, Phase 1

|                                | Environmental Protection  | Location /<br>Timing   |                         | Impl     | ementa | ation Stage | s* Relevant                        |                                      |
|--------------------------------|---|--|-------------------------|----------|--------|-------------|------------------------------------|--------------------------------------|
| EIA Ref                        | Measures / Mitigation<br>Measures   |  | Implementation<br>Agent | Des      | С      | O De        | c Legislation<br>and<br>Guidelines | Implementation Status<br>and Remarks |
|                                | marine park designation should be<br>established, and the extent and<br>location of the proposed marine park<br>be determined. The adequacy of<br>enhancement measures should also be<br>reviewed.  |  |                         |          |        |             |                                    |                                      |
|                                | <ul> <li>In addition, a management plan for the proposed marine park should be proposed, covering information on the responsible departments for operation and management (O&amp;M) of the marine park, as well as the O&amp;M duties of each of the departments involved.<br/>Consultation with relevant government departments and stakeholders should be conducted under the study. The study should be submitted to Director of Environmental Protection (DEP) for approval before the commencement of construction works.</li> </ul> |  |                         |          |        |             |                                    |                                      |
|                                | • The Project Proponent should provide assistance to AFCD during the process of the marine park designation.  |  |                         |          |        |             |                                    |                                      |
| 7b.8.5.<br>1 –<br>7b.8.5.<br>4 | Additional Enhancement or<br><u>Precautionary Measures</u><br><i>Deployment of Artificial Reefs</i><br>• Deployment of artificial reefs (ARs) is  | Within the<br>proposed<br>marine park<br>under this<br>study |                         | <b>√</b> |        | ×           | EIAO-TM                            | N/A                                  |
|                                | an enhancement measure for the  |  |                         |          |        |             |                                    |                                      |

Integrated Waste Management Facilities, Phase 1

Keppel Seghers – Zhen Hua Joint Venture

|         | Environmental Protection   |                      |                         | Imple | ementa | ation S | tages* | Relevant                         |                                      |
|---------|--|----------------------|-------------------------|-------|--------|---------|--------|----------------------------------|--------------------------------------|
| EIA Ref | Measures / Mitigation<br>Measures  | Location /<br>Timing | Implementation<br>Agent | Des   | С      | 0       | Dec    | Legislation<br>and<br>Guidelines | Implementation Status<br>and Remarks |
|         | <ul> <li>marine habitats. ARs are proposed to be deployed within the proposed marine park under this Project. The exact location, dimension and type of ARs to be deployed are to be further investigated along with the further study of the proposed marine park under this Project. The proposed ARs would be deployed at the same time as the complete designation of marine park.</li> <li>Release of Fish Fry at Artificial Reefs and Marine Park</li> <li>Release of fish fry at the proposed marine park under this study, should enhance the fish resources in the nearby waters, and subsequently food sources for Finless Porpoise. The proposed ARs</li> </ul> |                      |                         |       |        |         |        | Guidelines                       |                                      |
|         | with various micro-habitats would have<br>the potential to provide shelter and<br>nursery ground for the released fish fry.  |                      |                         |       |        |         |        |                                  |                                      |
|         | The frequency and quantity of fry to be released should be agreed by AFCD.   |                      |                         |       |        |         |        |                                  |                                      |

\* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

|          |   |                      |                                   | Implementation Stages* |          |       |   | Relevant | Implementation                   |                       |  |
|----------|---|----------------------|-----------------------------------|------------------------|----------|-------|---|----------|----------------------------------|-----------------------|--|
| EIA Ref  | Environmental Protection Measures<br>/ Mitigation Measures  | Location /<br>Timing | Implementation<br>Agent           |                        | Des      | Des C |   | Dec      | Legislation<br>and<br>Guidelines | Status and<br>Remarks |  |
| 8b.8.1.2 | <ul> <li>Measure to minimize loss of and disturbance<br/>on fisheries resources</li> <li>Alteration to the phasing of works,<br/>construction method, and layout plan of the<br/>IWMF at the artificial island near SKC has<br/>been made. The total fishing ground to be<br/>permanently lost due to the project has been<br/>significantly reduced from ~50 ha to ~31 ha.<br/>By adopting the current circular cells<br/>instead of the conventional seawall</li> </ul> | IWMF site            | Design<br>contractor              | team,                  | V        | V     |   | ×        | EIAO-TM                          | N/A                   |  |
|          | construction method, SS elevation would<br>be greatly reduced, minimizing adverse<br>impact on the health of fisheries resources.   |                      |                                   |                        |          |       |   |          |                                  |                       |  |
| 8b.8.1.3 | Measure to minimize impingement and entrainment   | IWMF site            | Design<br>contractor,<br>operator | team,<br>IWMF          | <b>√</b> | ~     | ~ |          | EIAO-TM                          | N/A                   |  |
|          | • Provision of a screen at the water<br>intake point for desalination plant would be<br>essential to minimize the risk of<br>impingement and entrainment of fisheries<br>resources (including fish, larvae and egg)<br>through the intake point.  |                      |                                   |                        |          |       |   |          |                                  |                       |  |

#### Table B.6 Implementation Schedule for Fisheries Measures for the IWMF at the artificial island near SKC

|                          |  |                                   |                                 |                                   |               | Imple                | ement | ation S | Stages* | Relevant                         | Implementation<br>Status and<br>Remarks |
|--------------------------|--|-----------------------------------|---------------------------------|-----------------------------------|---------------|----------------------|-------|---------|---------|----------------------------------|---|
| EIA Ref                  | Environmental Protection Measures<br>/ Mitigation Measures   |                                   | ation /<br>ming                 | Implemer<br>Age                   |               | Des                  | С     | 0       | Dec     | Legislation<br>and<br>Guidelines |   |
| 8b.8.1.4-<br>8b.8.1.6    | <ul> <li>Measures to control water quality</li> <li>No wastewater effluent, anti-fouling agent,<br/>heavy metals and other contaminants<br/>would be released during operation phase<br/>of the Project.</li> </ul>  | Work<br>site                      | site,<br>IWMF                   | Design<br>contractor,<br>operator | team,<br>IWMF | ~                    | •     | ✓       | V       | EIAO-TM                          | Implemented                             |
|                          | Mitigation measures recommended in the<br>water quality impact assessment during<br>construction and operation would serve to<br>protect fisheries resources from indirect<br>impacts resulted from the Project  |                                   |                                 |                                   |               |                      |       |         |         |                                  |   |
| 8b.8.1.7<br><br>8b.8.1.8 | <ul> <li><u>Additional Enhancement / Precautionary</u><br/><u>Measures</u></li> <li>Artificial Reefs (ARs) are proposed to be<br/>deployed within the proposed marine park<br/>under this Project as an enhancement<br/>measure for the marine habitats. This<br/>enhancement feature would bring positive<br/>impacts to the previously identified<br/>important spawning and nursery ground for<br/>fisheries resources.</li> <li><i>Release of Fish Fry at Artificial Reefs</i></li> <li>Release of fish fry has been proposed<br/>under this Project. The proposed deployment of<br/>ARs within the proposed marine park would<br/>provide shelter and nursery ground for the<br/>released fish fry. The frequency and quantity of<br/>fry to be released should be agreed by AFCD.</li> </ul> | betwee<br>Islands<br>Shek<br>Chau | ed<br>park<br>waters<br>en Soko | Project Pro                       | ponent        | <ul> <li></li> </ul> |       |         |         | EIAO-TM                          | N/A                                     |

\* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

| Table B.7           | Implementation Schedule for Landscape and  | d Visual Measure                               | es for the IWMF at th   | e artific | cial isl | and ne  | ear SKC |                                  |                       |
|---------------------|--|--|-------------------------|-----------|----------|---------|---------|----------------------------------|-----------------------|
|                     |  |  |                         | Imple     | ementa   | ation S | Stages* | Relevant                         | Implementation        |
| EIA Ref             | Environmental Protection<br>Measures / Mitigation Measures   | Location /<br>Timing                           | Implementation<br>Agent | Des       | С        | 0       | Dec     | Legislation<br>and<br>Guidelines | Status and<br>Remarks |
| S10b.10<br>MLVC- 01 | Grass-hydroseeded bare soil surface and stock pile area  | Work site /<br>During<br>construction<br>phase | Contractor              |           | •        |         |         |                                  | N/A                   |
| S10b.10<br>MLVC-02  | <ul> <li>Landscape Design</li> <li>1) Early planting using fast grow trees and tall shrubs at strategic locations within site as buffer to block view corridors to the site from the VSRs, and to locally screen haul roads, excavation works and site preparation works.</li> </ul> | phases   | Contractor              | ✓<br>✓    | •        |         |         |                                  | N/A                   |
|                     | 2) Use of tree species of dense tree crown to serve as visual barrier.   |  |                         |           |          |         |         |                                  |                       |
|                     | <ol> <li>Hard and soft landscape treatment (e.g. trees and shrubs) of open areas within development to provide a background for the outdoor containers from open view, shade and shelter, and a green appearance from surrounding viewpoints.</li> </ol>                             |  |                         |           |          |         |         |                                  |                       |
|                     | 4) Planting strip along the periphery of the project site.   |  |                         |           |          |         |         |                                  |                       |
|                     | 5) Selected tree species suitable for the coastal condition.   |  |                         |           |          |         |         |                                  |                       |

#### Table B.7 Implementation Schedule for Landscape and Visual Measures for the IWMF at the artificial island near SKC

|                    |  |  |                         | Implemen | tation S | Stages* | Relevant                         | Implementation        |
|--------------------|--|--|-------------------------|----------|----------|---------|----------------------------------|-----------------------|
| EIA Ref            | Environmental Protection<br>Measures / Mitigation Measures   | Location /<br>Timing                                     | Implementation<br>Agent | Des C    | 0        | Dec     | Legislation<br>and<br>Guidelines | Status and<br>Remarks |
| S10b.10<br>MLVC-03 | <ul> <li><u>Adoption of Natural Features of the Existing</u></li> <li><u>Shoreline</u></li> <li>1) Use of boulders in different sizes and with the similar textures of the existing rocky shores for the construction of breakwater and artificial shoreline in order to blend into the existing natural shoreline.</li> </ul>   | Work site /<br>During<br>construction<br>phase           | Contractor              | ✓        |          |         |                                  | N/A                   |
|                    | 2) Use of cellular cofferdam together with<br>the natural boulders to form a curvature<br>shoreline for the reclamation area to echo<br>with the natural shoreline of SKC.   |  |                         |          |          |         |                                  |                       |
| S10b.10<br>MLVC-04 | <ul> <li><u>Greening Design (Rooftop &amp; Vertical Greening)</u></li> <li>1) Implementation of rooftop and vertical greening (vertical building envelope) along the periphery of each building block to increase the amenity value of the work, moderate temperature extremes and enhance building energy performance. The greening appearance of the building shall enhance its visual harmony with the natural surroundings as well as reduce the apparent visual mass of the structure.</li> </ul> | Work site /<br>During design<br>& construction<br>phases | Contractor              | ✓ ✓      |          |         |                                  | N/A                   |
|                    | <ol> <li>Sufficient space between concrete<br/>enclosure and stack to minimize heat<br/>transfer.</li> </ol>   |  |                         |          |          |         |                                  |                       |
|                    | 3) Introduction of landscape decks at the stack to further enhance the overall natural and green concept unique for this site.   |  |                         |          |          |         |                                  |                       |

|                   |   |  |                         | Imple | menta        | ation S | tages* | Relevant                         | Implementation        |
|-------------------|---|--|-------------------------|-------|--------------|---------|--------|----------------------------------|-----------------------|
| EIA Ref           | Environmental Protection<br>Measures / Mitigation Measures  | Location /<br>Timing                           | Implementation<br>Agent | Des   |              |         | Dec    | Legislation<br>and<br>Guidelines | Status and<br>Remarks |
| S10b.10<br>MVC-01 | Visual Mitigation and Aesthetic Design  | Structures<br>in IWMF /                        | Contractor              | ~     | $\checkmark$ |         |        |                                  | N/A                   |
| MVC-01            | <ol> <li>Use of natural materials with recessive<br/>color to minimize the bulkiness of the<br/>building.</li> </ol>  | During<br>design &<br>constructio              |                         |       |              |         |        |                                  |                       |
|                   | <ol> <li>Adoption of innovative aesthetic design to<br/>the chimney to minimize or visually<br/>mitigate the massing of the chimney so as<br/>to reduce its visual impact to the<br/>surroundings.</li> </ol>   | n phases                                       |                         |       |              |         |        |                                  |                       |
|                   | <ol> <li>Color of the chimney in a gradual<br/>changing manner to match with the<br/>color of the sky.</li> </ol>   |  |                         |       |              |         |        |                                  |                       |
|                   | <ol> <li>Provision of observation deck for public<br/>enjoyment at the top of the chimney to<br/>diminish the feeling of chimney.</li> </ol>  |  |                         |       |              |         |        |                                  |                       |
|                   | <ul> <li>5) Provision of sky gardens between the two<br/>stacks to allow additional greening for<br/>enhancing the aesthetic quality.<br/>Maintenance access (elevator and<br/>staircase) from the ground floor to the sky<br/>gardens will be provided to allow<br/>maintenance of the sky gardens.</li> </ul> |  |                         |       |              |         |        |                                  |                       |
|                   | <ol> <li>Integration of the visitor's walkway with<br/>different material façade design of<br/>incinerator plant to enhance the aesthetic<br/>quality.</li> </ol>   |  |                         |       |              |         |        |                                  |                       |
| S10b.10<br>MVC-02 | Control of the security floodlight for<br>construction areas at night to avoid excessive<br>glare to the surrounding receiver.  | Work site /<br>During<br>construction<br>phase | Contractor              |       | ✓            |         |        |                                  | Implemented           |

|                    |   |  |                         | Implem | nenta       | tion S | tages* | Relevant                         | Implementation        |
|--------------------|---|--|-------------------------|--------|-------------|--------|--------|----------------------------------|-----------------------|
| EIA Ref            | Environmental Protection<br>Measures / Mitigation Measures  | Location /<br>Timing                                     | Implementation<br>Agent | Des    | Des C O Dec |        | Dec    | Legislation<br>and<br>Guidelines | Status and<br>Remarks |
| S10b.10<br>MVC-03  | Optimization of the construction sequence<br>and construction programme to minimize the<br>duration of impact.  | Work site /<br>During design<br>& construction<br>phases | Contractor              | ~      | ✓           |        |        |                                  | Implemented           |
| S10b.10<br>MVC-04  | Storage of the backfilling materials for site<br>formation & construction materials / wastes on<br>site at a maximum height of 2m, covered with<br>an impermeable material of visually un-<br>obtrusive material (in earth tone).   | Work site /<br>During<br>construction<br>phase           | Contractor              |        | ~           |        |        |                                  | N/A                   |
| S10b.10<br>MVC-05  | Reduction of the number of construction traffic at the site to practical minimum.   | Work site /<br>During<br>construction<br>phase           | Contractor              |        | ✓           |        |        |                                  | Implemented           |
| S10b.10<br>MLVO-01 | Planting Maintenance<br>Provision of proper planting maintenance and<br>replacement of defective plant species on the<br>new planting areas to enhance aesthetic and<br>landscape quality.  | Project site /<br>During<br>Operation<br>phase           | Contractor              |        |             | ✓      |        |                                  | N/A                   |
| S10b.10<br>MVO-01  | Environmental Education Centre<br>Development of an Environmental Education<br>Center, in which regular exhibitions and<br>lectures to promote environmental awareness<br>and waste reduction concept would be<br>provided, as a part of the IWMF for the<br>general public to alleviate negative public<br>perceptions of the development. | Project site /<br>During<br>Operation<br>phase           | Contractor              |        |             | ~      |        |                                  | N/A                   |
| S10b.10<br>MVO-02  | <u>Control of Light</u><br>Control the numbers of lights and their intensity<br>to a level that is good enough to meet the<br>safety requirements at night but not excessive.   | Project site /<br>During<br>Operation<br>phase           | Contractor              |        |             | ~      |        |                                  | N/A                   |

Keppel Seghers – Zhen Hua Joint Venture

| EIA Ref           | Environmental Protection<br>Measures / Mitigation Measures   | Location /<br>Timing                           | Implementation<br>Agent | Imple<br>Des | ementat<br>C | ion S<br>O | tages*<br>Dec | Relevant<br>Legislation<br>and<br>Guidelines | Implementation<br>Status and<br>Remarks |
|-------------------|--|--|-------------------------|--------------|--------------|------------|---------------|--|---|
| S10b.10<br>MVO-03 | <u>Control of Operation Time</u><br>Minimization of the frequency of waste<br>transportation to practical minimum (e.g. limit<br>the reception of MSW from 8 am to 8 pm) | Project site /<br>During<br>Operation<br>phase | Contractor              |              |              | ~          |               |  | N/A                                     |

\* Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

# Appendix C Impact Monitoring Schedule of the Reporting Month


|     |  |  | Impact Monitoring Schedule for IWMF  |   |                                     |
|-----|--|--|--|---|-------------------------------------|
|     | Mon  | -  | Sep-22<br>Wed  |   |                                     |
| Sun | Mon  | Tue  | Wed  | Thu   | Fri                                 |
|     |  |  |  | 1   | 2                                   |
|     |  |  |  |   | Water Quality monitoring for B1, B2 |
|     |  |  |  |   | Tid                                 |
|     |  |  |  |   | Ebb Tide                            |
|     |  |  |  |   | Flood Tid                           |
|     |  |  |  |   | Moni                                |
|     |  |  |  |   | Mid-ebb                             |
|     |  |  |  |   | Mid-flood                           |
|     |  |  |  |   |                                     |
|     |  |  |  |   |                                     |
|     |  |  |  |   |                                     |
|     |  |  |  |   |                                     |
| 4   | 5  | 6  | 7  | 8   | 9                                   |
|     | Impact   | Impact   | Impact   |   |                                     |
|     | Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1           | Night time Noise monitoring for M1, M2 & M3                                | Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1           |   | Water Quality monitoring for B1, B2 |
|     | Tidal Period:  |  | Tidal Period:  |   | Tida                                |
|     | Ebb Tide: 03:04 - 12:00  |  | Ebb Tide: 06:00 - 14:00  |   | Ebb Tide                            |
|     | Flood Tide: 12:00 - 23:59  |  | Flood Tide: 14:00 - 21:18  |   | Flood Tid                           |
|     | Monitoring Time:   |  | Monitoring Time:   |   | Monit                               |
|     | *Mid-ebb: 08:00 - 11:30<br>&Mid-flood: 16:14 - 19:00                                   |  | Mid-ebb: 08:15 - 11:45<br>&Mid-flood: 15:54 - 19:00                                    |   | Mid-ebb<br>&Mid-floo                |
|     | Daytime & Evening Noise monitoring for M1, M2 & M3                                     |  | &MIG-1000. 13.34 - 15.00   |   | & WIG-100                           |
|     | buyane a creming hole monitoring for might a mo  |  |  |   |                                     |
|     |  |  |  |   |                                     |
|     |  |  |  |   |                                     |
|     |  |  |  |   |                                     |
| 11  |  |  | 14   | 15  | 16                                  |
|     | Impact<br>Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1 | Impact<br>Daytime & Evening Noise monitoring for M1, M2 & M3               | Impact<br>Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1 |   | Water Quality monitoring for B1, B2 |
|     | Tidal Period:  | Ecology monitoring for Marine Mammals by Vessel-based Line-Transect Survey | Tidal Period:  |   | Tida                                |
|     | Ebb Tide: 10:24 - 16:44  | concerne in a manife manife manifest by reservated and indirect survey     | Ebb Tide: 12:00 - 17:34  |   | Ebb Tide                            |
|     | Flood Tide: 04:00 - 10:24  |  | Flood Tide: 05:28 - 12:00  |   | Flood Tid                           |
|     | Monitoring Time:   |  | Monitoring Time:   |   | Monit                               |
|     | Mid-ebb: 11:49 - 15:19   |  | Mid-ebb:13:02 - 16:32  |   | Mid-ebb                             |
|     | *#\$Mid-flood: 08:00 - 10:04   |  | Mid-flood: 08:10 - 11:40   |   | Mid-flood                           |
|     |  |  | Night time Noise monitoring for M1, M2 & M3  |   |                                     |
|     |  |  |  |   |                                     |
|     |  |  |  |   |                                     |
|     |  |  |  |   |                                     |
| 18  | 19   | 20   | 21   | 22  | 23                                  |
|     | Impact   | Impact   | Impact   |   | 1                                   |
|     | Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1           | Night time Noise monitoring for M1, M2 & M3                                | Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1           |   | Water Quality monitoring for B1, B2 |
|     | Tidal Period:  |  | Tidal Period:  |   | Tid                                 |
|     | Ebb Tide: 02:52 - 12:00  |  | Ebb Tide: 05:14 - 13:41  |   | Ebb Tide                            |
|     | Flood Tide: 12:00 - 23:59  |  | Flood Tide: 13:41 - 22:00<br>Monitoring Time:  |   | Flood Tid<br>Monit                  |
|     | Monitoring Time:<br>*Mid-ebb: 08:00 - 11:30  |  | *Mid-ebb: 08:00 - 11:12  |   | Mid-ebb                             |
|     | &Mid-flood: 16:14 - 19:00  |  | #\$&Mid-flood: 16:05 - 19:00   |   | #Mid-Ebb                            |
|     | Daytime & Evening Noise monitoring for M1, M2 & M3                                     |  |  |   |                                     |
|     |  |  |  |   |                                     |
|     |  |  |  |   |                                     |
|     |  |  |  |   |                                     |
|     |  |  |  |   |                                     |
| 25  |  |  | 28   |   | 30                                  |
|     | Impact<br>Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1 | Impact<br>Night time Noise monitoring for M1 & M3                          | Impact<br>Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1 | Impact<br>Daytime & Evening Noise monitoring for M2 | Water Quality monitoring for B1, B2 |
|     | Tidal Period:  |  | Tidal Period:  | Daytime & Evening Noise monitoring for WIZ          | Tida                                |
|     | Ebb Tide: 09:28 - 15:51  |  | Ebb Tide: 11:03 - 16:42  |   | Ebb Tide                            |
|     | Flood Tide: 15:51 - 22:00  |  | Flood Tide: 04:26 - 11:03  |   | Flood Tide                          |
|     | Monitoring Time:   |  | Monitoring Time:   |   | Monit                               |
|     | Mid-ebb: 10:54 - 14:24   |  | Mid-ebb: 12:07 - 15:37   |   | Mid-ebb                             |
|     | #\$&Mid-flood: 16:09 - 19:00   |  | *#Mid-flood: 08:00 - 10:43   |   | *Mid-floo                           |
|     | Daytime & Evening Noise monitoring for M1 & M3   |  |  |   | Ecology mo                          |
|     |  |  |  |   | 15th Quarterly Coral Monitoring     |
|     |  |  |  |   | Night time Noi                      |
|     |  |  |  |   |                                     |
|     |  |  |  |   |                                     |


Remarks: 1. Daytime Noise Monitoring (07:00-1900), Evening Time Noise Monitoring (1900-2300), Night Time Noise Monitoring (2300-0700) 2. Water Quality Monitoring for \$1,\$2 and \$3 will only conduct during DCM works, refer to Detailed DCM Plan


Note: \* a sper Marine Department Notice No 107 of 2018, all vessels employed for the works should stay in the works area outside the hours of works (0700 to 2300). Due to safty concern, Water Quality Monitoring would start at 0800. # - Prioritized routing: Mid-Ebic: C1-SC3-SCR2-SCR1+H1-Remaining stations and Mid-Flood: C2-SCR1+SC3-SCR2+H1-Remaining stations 5 - Since predicted tide is shorter than 3.5 hours, method of 90% tidal period as monitoring time is approached. & - Due to safety concern for sampling event in night-time, method of 90% tidal period as monitoring time is approached and end at 1900.

|   | Sat |
|---|-----|
|   | 3   |
| Impact<br>82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1<br>Tidal Period:<br>1de: 14:00 - 18:47<br>Tide: 06:56 - 14:00   |     |
| onitoring Time:<br>ebb: 14:38 - 18:08<br>ood: 08:43 - 12:13   |     |
|   |     |
| Impact<br>B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1<br>Tidal Period:<br>idie: 07:46 - 15:10<br>Tide: 15:10 - 22:10<br>Ditoring Time:<br>bb: 09:43 - 13:13<br>lood: 15:31 - 19:00  | 10  |
|   | 17  |
| Impact<br>B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1<br>Tidal Period:<br>Tide: 17400 - 18:00<br>Tide: 07:11 - 14:00<br>onitoring Time:<br>ebb: 14:15 - 17:45<br>ood: 08:50 - 12:20   |     |
|   | 24  |
| Impact<br>182, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1<br>Tidal Period:<br>1ide: 07.07 - 14:41<br>Tide: 14:41 - 21:23<br>onitoring Time:<br>ebb: 09:09 - 12:39<br>lood: 15:01 - 18:31   | 24  |
| Impact<br>B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1<br>Tidal Period:<br>ide: 13:00 - 17:32<br>Tide: 06:00 - 13:00<br>phitoring Time:<br>bb: 13:31 - 17:01<br>lood: 08:00 - 11:15<br>monitoring for WBSE<br>ng at indirect Impact Site and Control Site<br>Noise monitoring for M2 |     |
|   |     |


## Appendix D Water Quality Monitoring Data









Note:







Note:

## **Dissolved Oxygen (Bottom) during MID-EBB**



Note:






#### **Turbidity (Depth-averaged) during MID-FLOOD** 8.5 7.5 6.5 B1 **B**2 5.5 ▲ B3 Turbidity (NTU) $\times$ B4 XC1A 4.5 C2A + CR1 3.5 - CR2 × - F1A 2.5 ♦ H1 M1 1.5 0.5 20220826 20220829 20220831 20220902 20220905 20220926 20220928 20220930 20220606 20220610 20220612 20220616 20220619 20220621 20220625 20220627 20220629 20220704 20220706 20220708 20220711 20220715 20220718 20220720 20220801 20220803 20220805 20220805 20220814 20220816 20220820 20220822 20220824 20220907 20220909 20220912 20220916 20220919 20220921 20220601 20220603 20220614 20220725 20220727 20220729 20220812 20220818 20220914 20220623 20220713 20220722 20220923


1. The Action and Limit Levels of turbidity can be referred to **Table 2.8** of the monthly EM&A report.

Note:




## **Turbidity (Depth-averaged) during MID-EBB**

Note:




Note:

## Suspended Solids (Depth-averaged) during MID-EBB




Note:



Note:

1. The Action and Limit Levels of temperature can be referred to Table 2.8 of the monthly EM&A report.



Note:

1. The Action and Limit Levels of temperature can be referred to Table 2.8 of the monthly EM&A report.

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| B1       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 10:09 | 8.68      | 8.16 | 32.45     | 29.35     | 2.69                     | 4         |
| B1       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 10:09 | 8.75      | 8.11 | 32.57     | 29.28     | 2.79                     | 5         |
| B1       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.4       | 10:08 | 8.66      | 8.06 | 32.77     | 29.24     | 3.3                      | 4         |
| B1       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.4       | 10:08 | 8.69      | 8.16 | 32.32     | 29.24     | 2.77                     | 5         |
| B2       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 10:26 | 8.93      | 8.1  | 32.71     | 29.28     | 4.23                     | 7         |
| B2       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 10:26 | 8.94      | 8.09 | 32.76     | 29.22     | 3.64                     | 5         |
| B2       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.4       | 10:25 | 8.98      | 8.09 | 32.72     | 29.24     | 3.84                     | 5         |
| B2       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.4       | 10:25 | 8.86      | 8.13 | 32.64     | 29.15     | 3.87                     | 5         |
| B3       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 11:46 | 9.33      | 8.05 | 32.18     | 29.05     | 2.73                     | 6         |
| B3       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 11:46 | 9.32      | 8.12 | 31.62     | 29.19     | 2.78                     | 5         |
| В3       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.9       | 11:45 | 9.31      | 7.99 | 32.26     | 29.19     | 4.02                     | 6         |
| B3       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.9       | 11:45 | 9.36      | 8.09 | 32.17     | 29.07     | 3.53                     | 9         |
| B4       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 11:33 | 8.86      | 8.22 | 31.75     | 29.49     | 3.16                     | 6         |
| B4       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 11:33 | 8.83      | 8.34 | 31.56     | 29.46     | 3.34                     | 6         |
| B4       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 4.5       | 11:32 | 8.98      | 8.25 | 31.5      | 29.41     | 4.48                     | 3         |
| B4       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 4.5       | 11:32 | 8.92      | 8.29 | 31.69     | 29.44     | 4.44                     | 6         |
| C1A      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 09:41 | 8.88      | 8.21 | 30.32     | 29.51     | 4.39                     | 9         |
| C1A      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 09:41 | 8.74      | 8.14 | 30.95     | 29.49     | 4.54                     | 6         |
| C1A      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.35      | 09:40 | 8.78      | 8.12 | 30.41     | 29.46     | 4.89                     | 5         |
| C1A      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.35      | 09:40 | 8.87      | 8.2  | 30.74     | 29.47     | 4.6                      | 6         |
| C1A      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 9.7       | 09:39 | 8.78      | 8.24 | 30.74     | 29.45     | 4.98                     | 6         |
| C1A      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 9.7       | 09:39 | 8.77      | 8.15 | 30.38     | 29.46     | 4.8                      | 6         |
| C2A      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 08:47 | 8.57      | 8.3  | 32.81     | 29.39     | 4.98                     | 6         |
| C2A      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 08:47 | 8.62      | 8.28 | 33.08     | 29.31     | 4.86                     | 5         |
| C2A      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.55      | 08:46 | 8.55      | 8.23 | 32.8      | 29.26     | 5.01                     | 7         |
| C2A      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.55      | 08:46 | 8.63      | 8.24 | 32.75     | 29.44     | 5.23                     | 5         |
| C2A      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.1      | 08:45 | 8.57      | 8.27 | 32.55     | 29.38     | 5.33                     | 7         |
| C2A      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.1      | 08:45 | 8.63      | 8.32 | 32.86     | 29.39     | 5.22                     | 4         |
| CR1      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 09:07 | 9.81      | 8.17 | 32.55     | 29.22     | 3.64                     | 5         |
| CR1      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 09:07 | 9.99      | 8.17 | 32.87     | 29.12     | 3.31                     | 4         |
| CR1      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Middle      | 6.1       | 09:06 | 9.95      | 8.14 | 32.09     | 29.12     | 3.75                     | 5         |
| CR1      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Middle      | 6.1       | 09:06 | 9.87      | 8.15 | 32.42     | 29.13     | 3.76                     | 6         |
| CR1      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 11.2      | 09:05 | 9.85      | 8.25 | 32.43     | 29.3      | 4.35                     | 8         |
| CR1      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 11.2      | 09:05 | 9.91      | 8.26 | 32.73     | 29.16     | 4.09                     | 8         |
| CR2      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 09:23 | 10.13     | 8.19 | 32.69     | 29.2      | 2.9                      | 7         |
| CR2      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 09:23 | 10.14     | 8.14 | 32.65     | 29.19     | 3.2                      | 7         |
| CR2      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.65      | 09:22 | 10.23     | 8.08 | 32.47     | 29.26     | 3.42                     | 4         |
| CR2      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.65      | 09:22 | 10.15     | 8.14 | 32.6      | 29.25     | 3.27                     | 6         |
| CR2      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.3      | 09:21 | 10.06     | 8.21 | 32.73     | 29.13     | 3.08                     | 8         |
| CR2      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.3      | 09:21 | 10.06     | 8.16 | 32.67     | 29.14     | 3.6                      | 9         |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| F1A      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 10:58 | 8.6       | 8.23 | 31.43     | 29.35     | 4.05                     | 4         |
| F1A      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 10:58 | 8.54      | 8.26 | 31.44     | 29.33     | 4.02                     | 6         |
| F1A      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Middle      | 3.85      | 10:57 | 8.53      | 8.18 | 31.64     | 29.32     | 3.93                     | 6         |
| F1A      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Middle      | 3.85      | 10:57 | 8.48      | 8.2  | 31.18     | 29.2      | 4.1                      | 5         |
| F1A      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 6.7       | 10:56 | 8.45      | 8.29 | 31.08     | 29.27     | 4.65                     | 9         |
| F1A      | 20220902           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 6.7       | 10:56 | 8.48      | 8.28 | 31.48     | 29.2      | 4.15                     | 5         |
| H1       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 10:52 | 9.58      | 8.06 | 31.43     | 29.38     | 2.74                     | 6         |
| H1       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 10:52 | 9.68      | 8.15 | 31.84     | 29.43     | 2.58                     | 3         |
| H1       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Middle      | 4.05      | 10:51 | 9.54      | 8.03 | 31.35     | 29.45     | 3.09                     | 4         |
| H1       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Middle      | 4.05      | 10:51 | 9.69      | 8.03 | 31.52     | 29.39     | 3.57                     | 5         |
| H1       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 7.1       | 10:50 | 9.54      | 8.11 | 31.63     | 29.44     | 4.09                     | 6         |
| H1       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 7.1       | 10:50 | 9.67      | 8.13 | 31.76     | 29.46     | 3.72                     | 4         |
| M1       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 10:35 | 8.06      | 8.23 | 31.38     | 29.41     | 3.11                     | 6         |
| M1       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 10:35 | 8.05      | 8.29 | 31.55     | 29.25     | 2.75                     | 6         |
| M1       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Middle      | 3.95      | 10:34 | 8.08      | 8.28 | 31.46     | 29.25     | 2.57                     | 7         |
| M1       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Middle      | 3.95      | 10:34 | 8.14      | 8.23 | 31.44     | 29.36     | 2.61                     | 7         |
| M1       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 6.9       | 10:33 | 8.14      | 8.21 | 31.44     | 29.36     | 2.74                     | 9         |
| M1       | 20220902           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 6.9       | 10:33 | 8.1       | 8.2  | 31.39     | 29.3      | 2.67                     | 6         |
| B1       | 20220902           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 15:03 | 9.54      | 8.1  | 32.53     | 29.36     | 3.22                     | 7         |
| B1       | 20220902           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 15:03 | 9.54      | 8.1  | 32.73     | 29.26     | 3.39                     | 8         |
| B1       | 20220902           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 3.8       | 15:02 | 9.77      | 8.08 | 32.85     | 29.37     | 3.29                     | 5         |
| B1       | 20220902           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 3.8       | 15:02 | 9.65      | 8.08 | 32.65     | 29.27     | 2.96                     | 7         |
| B2       | 20220902           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 15:18 | 9.37      | 8.24 | 31.57     | 29.44     | 2.69                     | 7         |
| B2       | 20220902           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 15:18 | 9.4       | 8.23 | 31.68     | 29.55     | 3.03                     | 5         |
| B2       | 20220902           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 4         | 15:17 | 9.43      | 8.23 | 31.75     | 29.45     | 2.96                     | 5         |
| B2       | 20220902           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 4         | 15:17 | 9.31      | 8.19 | 31.66     | 29.42     | 3.51                     | 5         |
| B3       | 20220902           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 14:51 | 8.75      | 8.16 | 31.6      | 29.37     | 4.9                      | 4         |
| B3       | 20220902           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 14:51 | 8.8       | 8.11 | 31.43     | 29.34     | 4.65                     | 4         |
| B3       | 20220902           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 4.5       | 14:50 | 8.72      | 8.15 | 31.64     | 29.38     | 4.82                     | 9         |
| B3       | 20220902           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 4.5       | 14:50 | 8.82      | 8.16 | 31.59     | 29.43     | 4.99                     | 8         |
| B4       | 20220902           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 15:01 | 9.41      | 8.13 | 31.56     | 29.21     | 2.89                     | 8         |
| B4       | 20220902           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 15:01 | 9.35      | 7.99 | 31.53     | 29.31     | 2.54                     | 8         |
| B4       | 20220902           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 3.3       | 15:00 | 9.37      | 7.99 | 31.81     | 29.29     | 2.71                     | 11        |
| B4       | 20220902           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 3.3       | 15:00 | 9.29      | 8.08 | 31.57     | 29.23     | 2.83                     | 8         |
| C1A      | 20220902           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 14:40 | 9.38      | 8.08 | 31.95     | 29.59     | 5.3                      | 8         |
| C1A      | 20220902           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 14:40 | 9.34      | 8.02 | 32.06     | 29.71     | 5.46                     | 6         |
| C1A      | 20220902           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.7       | 14:39 | 9.34      | 8.13 | 31.66     | 29.6      | 5.48                     | 8         |
| C1A      | 20220902           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.7       | 14:39 | 9.31      | 8.01 | 31.67     | 29.71     | 5.33                     | 5         |
| C1A      | 20220902           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 8.4       | 14:38 | 9.38      | 8.1  | 31.89     | 29.68     | 5.09                     | 10        |
| C1A      | 20220902           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 8.4       | 14:38 | 9.31      | 8.09 | 32.06     | 29.58     | 5.86                     | 10        |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal   | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|---------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| C2A      | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 14:40 | 9.12      | 8.08 | 31.38     | 29.65     | 4.76                     | 7         |
| C2A      | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 14:40 | 9.12      | 8.11 | 31.53     | 29.58     | 4.81                     | 8         |
| C2A      | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 5.85      | 14:39 | 9.12      | 8.11 | 31.16     | 29.64     | 4.36                     | 8         |
| C2A      | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 5.85      | 14:39 | 9.17      | 8.04 | 31.12     | 29.68     | 4.88                     | 5         |
| C2A      | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 10.7      | 14:38 | 9.22      | 8.16 | 31.22     | 29.57     | 4.21                     | 6         |
| C2A      | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 10.7      | 14:38 | 9.19      | 8.13 | 31.37     | 29.59     | 4.78                     | 8         |
| CR1      | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 16:16 | 9.49      | 8.22 | 31.32     | 29.21     | 3.97                     | 9         |
| CR1      | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 16:16 | 9.59      | 8.25 | 31.72     | 29.23     | 4.05                     | 8         |
| CR1      | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 6.2       | 16:15 | 9.46      | 8.19 | 31.28     | 29.21     | 3.74                     | 8         |
| CR1      | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 6.2       | 16:15 | 9.48      | 8.18 | 31.71     | 29.33     | 3.46                     | 8         |
| CR1      | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 11.4      | 16:14 | 9.58      | 8.19 | 31.59     | 29.27     | 3.65                     | 10        |
| CR1      | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 11.4      | 16:14 | 9.53      | 8.19 | 31.17     | 29.36     | 3.82                     | 7         |
| CR2      | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 16:02 | 8.77      | 8.23 | 32.26     | 29.3      | 2.81                     | 9         |
| CR2      | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 16:02 | 8.64      | 8.15 | 32.17     | 29.26     | 2.65                     | 9         |
| CR2      | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 5.8       | 16:01 | 8.8       | 8.25 | 31.92     | 29.37     | 3.41                     | 9         |
| CR2      | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 5.8       | 16:01 | 8.78      | 8.17 | 31.93     | 29.37     | 2.94                     | 9         |
| CR2      | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 10.6      | 16:00 | 8.65      | 8.16 | 31.98     | 29.32     | 4.01                     | 9         |
| CR2      | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 10.6      | 16:00 | 8.8       | 8.21 | 32.3      | 29.38     | 4.02                     | 6         |
| F1A      | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 15:28 | 9.44      | 8.18 | 32.42     | 29.49     | 2.93                     | 9         |
| F1A      | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 15:28 | 9.58      | 8.04 | 32.05     | 29.56     | 2.66                     | 7         |
| F1A      | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 4.1       | 15:27 | 9.49      | 8.16 | 32.35     | 29.5      | 2.63                     | 8         |
| F1A      | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 4.1       | 15:27 | 9.59      | 8.04 | 32.4      | 29.56     | 2.81                     | 9         |
| F1A      | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 7.2       | 15:26 | 9.43      | 8.11 | 32.26     | 29.59     | 2.9                      | 9         |
| F1A      | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 7.2       | 15:26 | 9.43      | 8.07 | 32.38     | 29.58     | 3.13                     | 10        |
| H1       | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 15:47 | 8.9       | 7.98 | 31.22     | 29.49     | 3.45                     | 8         |
| H1       | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 15:47 | 8.85      | 8.01 | 31.12     | 29.49     | 3.93                     | 8         |
| H1       | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 4.15      | 15:46 | 8.84      | 8.06 | 31.19     | 29.46     | 3.51                     | 10        |
| H1       | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 4.15      | 15:46 | 8.78      | 8    | 31.21     | 29.54     | 3.48                     | 9         |
| H1       | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 7.3       | 15:45 | 8.79      | 8.1  | 30.99     | 29.57     | 4.3                      | 5         |
| H1       | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 7.3       | 15:45 | 8.76      | 7.96 | 31.18     | 29.62     | 4.6                      | 8         |
| M1       | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 15:50 | 8.73      | 8.24 | 32.32     | 29.43     | 4.15                     | 9         |
| M1       | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 15:50 | 8.74      | 8.24 | 32.3      | 29.39     | 4.13                     | 9         |
| M1       | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 4.85      | 15:49 | 8.71      | 8.21 | 32.47     | 29.32     | 4.32                     | 9         |
| M1       | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 4.85      | 15:49 | 8.62      | 8.24 | 32.45     | 29.29     | 4.7                      | 8         |
| M1       | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 8.7       | 15:48 | 8.75      | 8.22 | 32.22     | 29.36     | 4.69                     | 12        |
| M1       | 20220902           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 8.7       | 15:48 | 8.72      | 8.21 | 32.23     | 29.39     | 4.92                     | 12        |
| B1       | 20220905           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 08:52 | 9.05      | 8.25 | 32.45     | 29.51     | 3.7                      | 4         |
| B1       | 20220905           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 08:52 | 8.98      | 8.27 | 32.38     | 29.38     | 3.7                      | 4         |
| B1       | 20220905           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 3.9       | 08:51 | 9.07      | 8.23 | 32.57     | 29.4      | 4.37                     | 6         |
| B1       | 20220905           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 3.9       | 08:51 | 9.02      | 8.25 | 32.2      | 29.52     | 4.23                     | 7         |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal   | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|---------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| B2       | 20220905           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 09:08 | 8.3       | 8.2  | 31.63     | 29.58     | 3.5                      | 4         |
| B2       | 20220905           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 09:08 | 8.32      | 8.13 | 31.52     | 29.67     | 3.57                     | 6         |
| B2       | 20220905           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 4.9       | 09:07 | 8.25      | 8.21 | 31.94     | 29.64     | 3.89                     | 7         |
| B2       | 20220905           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 4.9       | 09:07 | 8.29      | 8.15 | 31.82     | 29.61     | 4.1                      | 7         |
| B3       | 20220905           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 10:30 | 9.14      | 8.21 | 32.49     | 29.49     | 4.84                     | 7         |
| B3       | 20220905           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 10:30 | 9.17      | 8.18 | 32.15     | 29.37     | 5.05                     | 9         |
| B3       | 20220905           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 3.5       | 10:29 | 9.24      | 8.15 | 32.39     | 29.4      | 6.06                     | 2.5       |
| B3       | 20220905           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 3.5       | 10:29 | 9.12      | 8.2  | 32.25     | 29.47     | 5.65                     | 3         |
| B4       | 20220905           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 10:18 | 8.5       | 8.25 | 31.92     | 29.43     | 3.84                     | 6         |
| B4       | 20220905           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 10:18 | 8.46      | 8.25 | 32.04     | 29.48     | 3.91                     | 6         |
| B4       | 20220905           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 3.4       | 10:17 | 8.55      | 8.26 | 32.29     | 29.43     | 4.38                     | 7         |
| B4       | 20220905           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 3.4       | 10:17 | 8.46      | 8.23 | 32.02     | 29.48     | 4.06                     | 6         |
| C1A      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 08:23 | 9.24      | 8.25 | 32.36     | 29.36     | 6.45                     | 8         |
| C1A      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 08:23 | 9.25      | 8.24 | 32.14     | 29.42     | 6.13                     | 6         |
| C1A      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Middle      | 5.3       | 08:22 | 9.4       | 8.24 | 32.44     | 29.4      | 6.44                     | 6         |
| C1A      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Middle      | 5.3       | 08:22 | 9.27      | 8.27 | 32.71     | 29.46     | 6.35                     | 8         |
| C1A      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 9.6       | 08:21 | 9.42      | 8.27 | 32.78     | 29.42     | 6.93                     | 5         |
| C1A      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 9.6       | 08:21 | 9.37      | 8.24 | 32.75     | 29.41     | 6.68                     | 3         |
| C2A      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 10:22 | 8.35      | 8.17 | 31.71     | 29.51     | 5.44                     | 6         |
| C2A      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 10:22 | 8.39      | 8.2  | 31.57     | 29.56     | 5.24                     | 5         |
| C2A      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Middle      | 5.9       | 10:21 | 8.39      | 8.15 | 31.42     | 29.44     | 5.54                     | 7         |
| C2A      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Middle      | 5.9       | 10:21 | 8.33      | 8.14 | 31.54     | 29.49     | 5.49                     | 5         |
| C2A      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 10.8      | 10:20 | 8.29      | 8.18 | 31.49     | 29.52     | 6.13                     | 6         |
| C2A      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 10.8      | 10:20 | 8.28      | 8.15 | 31.66     | 29.43     | 6.25                     | 7         |
| CR1      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 10:02 | 8.94      | 8.14 | 31.55     | 29.59     | 3.94                     | 9         |
| CR1      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 10:02 | 8.9       | 8.18 | 31.46     | 29.59     | 3.97                     | 7         |
| CR1      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Middle      | 6.6       | 10:01 | 8.99      | 8.15 | 31.98     | 29.67     | 4                        | 8         |
| CR1      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Middle      | 6.6       | 10:01 | 8.87      | 8.17 | 31.42     | 29.69     | 3.69                     | 9         |
| CR1      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 12.2      | 10:00 | 8.91      | 8.16 | 31.88     | 29.65     | 4.16                     | 8         |
| CR1      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 12.2      | 10:00 | 8.9       | 8.13 | 31.87     | 29.59     | 3.75                     | 7         |
| CR2      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 09:47 | 8.51      | 8.26 | 31.68     | 29.73     | 3.94                     | 7         |
| CR2      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 09:47 | 8.52      | 8.26 | 31.84     | 29.63     | 3.76                     | 8         |
| CR2      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Middle      | 5.9       | 09:46 | 8.5       | 8.26 | 32.22     | 29.65     | 3.84                     | 7         |
| CR2      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Middle      | 5.9       | 09:46 | 8.56      | 8.23 | 31.83     | 29.62     | 3.93                     | 8         |
| CR2      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 10.8      | 09:45 | 8.45      | 8.25 | 32.25     | 29.65     | 4.41                     | 8         |
| CR2      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 10.8      | 09:45 | 8.5       | 8.17 | 31.7      | 29.59     | 4.22                     | 7         |
| F1A      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 09:44 | 8.51      | 8.16 | 31.56     | 29.37     | 4.02                     | 6         |
| F1A      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 09:44 | 8.47      | 8.2  | 31.51     | 29.46     | 4.06                     | 6         |
| F1A      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Middle      | 4.35      | 09:43 | 8.57      | 8.14 | 31.83     | 29.46     | 4.29                     | 6         |
| F1A      | 20220905           | Sunny   | Moderate      | Mid-Ebb | Middle      | 4.35      | 09:43 | 8.57      | 8.14 | 31.58     | 29.4      | 4.9                      | 7         |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| F1A      | 20220905           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 7.7       | 09:42 | 8.48      | 8.19 | 31.75     | 29.36     | 5.45                     | 9         |
| F1A      | 20220905           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 7.7       | 09:42 | 8.61      | 8.19 | 31.44     | 29.44     | 5.07                     | 5         |
| H1       | 20220905           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 09:33 | 9.27      | 8.24 | 31.61     | 29.72     | 3.73                     | 6         |
| H1       | 20220905           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 09:33 | 9.41      | 8.22 | 31.44     | 29.76     | 3.68                     | 4         |
| H1       | 20220905           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 4.5       | 09:32 | 9.31      | 8.26 | 31.48     | 29.69     | 3.67                     | 4         |
| H1       | 20220905           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 4.5       | 09:32 | 9.4       | 8.18 | 31.62     | 29.77     | 3.57                     | 6         |
| H1       | 20220905           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 8         | 09:31 | 9.26      | 8.17 | 31.53     | 29.76     | 3.64                     | 7         |
| H1       | 20220905           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 8         | 09:31 | 9.53      | 8.26 | 31.55     | 29.65     | 4.1                      | 6         |
| M1       | 20220905           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 09:19 | 8.26      | 8.27 | 32.55     | 29.43     | 3.76                     | 3         |
| M1       | 20220905           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 09:19 | 8.27      | 8.2  | 32.57     | 29.44     | 3.78                     | 3         |
| M1       | 20220905           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 4.75      | 09:18 | 8.26      | 8.23 | 32.36     | 29.39     | 3.59                     | 6         |
| M1       | 20220905           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 4.75      | 09:18 | 8.25      | 8.27 | 32.46     | 29.43     | 3.66                     | 8         |
| M1       | 20220905           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 8.5       | 09:17 | 8.36      | 8.25 | 32.7      | 29.41     | 3.83                     | 9         |
| M1       | 20220905           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 8.5       | 09:17 | 8.3       | 8.18 | 32.51     | 29.33     | 3.82                     | 7         |
| B1       | 20220905           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:39 | 8.36      | 8.15 | 31.52     | 29.63     | 3.84                     | 6         |
| B1       | 20220905           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:39 | 8.31      | 8.16 | 31.5      | 29.69     | 3.22                     | 4         |
| B1       | 20220905           | Sunny   | Moderate      | Mid-Flood | Bottom      | 4.1       | 16:38 | 8.38      | 8.16 | 31.71     | 29.61     | 3.92                     | 5         |
| B1       | 20220905           | Sunny   | Moderate      | Mid-Flood | Bottom      | 4.1       | 16:38 | 8.41      | 8.17 | 31.86     | 29.72     | 4.18                     | 5         |
| B2       | 20220905           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:55 | 8.26      | 8.16 | 31.53     | 29.59     | 3.34                     | 6         |
| B2       | 20220905           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:55 | 8.34      | 8.17 | 31.89     | 29.52     | 3.28                     | 7         |
| B2       | 20220905           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.5       | 16:54 | 8.26      | 8.21 | 31.69     | 29.52     | 3.89                     | 7         |
| B2       | 20220905           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.5       | 16:54 | 8.34      | 8.13 | 31.54     | 29.6      | 3.43                     | 6         |
| B3       | 20220905           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:27 | 9.05      | 8.23 | 31.27     | 29.77     | 3.9                      | 4         |
| B3       | 20220905           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:27 | 9.01      | 8.21 | 31.29     | 29.75     | 4.08                     | 6         |
| B3       | 20220905           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.4       | 16:26 | 9.01      | 8.22 | 31.06     | 29.81     | 4.63                     | 6         |
| B3       | 20220905           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.4       | 16:26 | 9.06      | 8.21 | 31.41     | 29.82     | 4.36                     | 3         |
| B4       | 20220905           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:37 | 8.57      | 8.15 | 31.14     | 29.97     | 4.47                     | 4         |
| B4       | 20220905           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:37 | 8.49      | 8.16 | 31.25     | 29.91     | 4.81                     | 2.5       |
| B4       | 20220905           | Sunny   | Moderate      | Mid-Flood | Bottom      | 4.2       | 16:36 | 8.54      | 8.17 | 31        | 29.85     | 5.71                     | 2.5       |
| B4       | 20220905           | Sunny   | Moderate      | Mid-Flood | Bottom      | 4.2       | 16:36 | 8.53      | 8.12 | 31.02     | 29.89     | 5.59                     | 4         |
| C1A      | 20220905           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:16 | 9.17      | 8.15 | 31.09     | 29.56     | 4.78                     | 5         |
| C1A      | 20220905           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:16 | 9.26      | 8.16 | 31.03     | 29.62     | 4.9                      | 3         |
| C1A      | 20220905           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.15      | 16:15 | 9.21      | 8.17 | 31.33     | 29.56     | 5.02                     | 2.5       |
| C1A      | 20220905           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.15      | 16:15 | 9.27      | 8.19 | 31.25     | 29.61     | 5.31                     | 3         |
| C1A      | 20220905           | Sunny   | Moderate      | Mid-Flood | Bottom      | 9.3       | 16:14 | 9.17      | 8.15 | 31.15     | 29.67     | 5.66                     | 4         |
| C1A      | 20220905           | Sunny   | Moderate      | Mid-Flood | Bottom      | 9.3       | 16:14 | 9.28      | 8.2  | 31.27     | 29.56     | 5.24                     | 5         |
| C2A      | 20220905           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:16 | 8.37      | 8.17 | 31.11     | 29.64     | 6.14                     | 6         |
| C2A      | 20220905           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:16 | 8.43      | 8.24 | 31.02     | 29.7      | 5.77                     | 7         |
| C2A      | 20220905           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.9       | 16:15 | 8.37      | 8.16 | 31.03     | 29.69     | 5.91                     | 6         |
| C2A      | 20220905           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.9       | 16:15 | 8.43      | 8.18 | 30.72     | 29.67     | 6.08                     | 5         |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| C2A      | 20220905           | Sunny   | Moderate      | Mid-Flood | Bottom      | 10.8      | 16:14 | 8.46      | 8.17 | 30.95     | 29.67     | 6.68                     | 6         |
| C2A      | 20220905           | Sunny   | Moderate      | Mid-Flood | Bottom      | 10.8      | 16:14 | 8.44      | 8.16 | 31        | 29.66     | 6.21                     | 7         |
| CR1      | 20220905           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 17:48 | 8.42      | 8.18 | 31.44     | 29.75     | 4.62                     | 6         |
| CR1      | 20220905           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 17:48 | 8.28      | 8.17 | 31.39     | 29.68     | 4.12                     | 4         |
| CR1      | 20220905           | Sunny   | Moderate      | Mid-Flood | Middle      | 6.25      | 17:47 | 8.41      | 8.15 | 31.19     | 29.7      | 3.9                      | 8         |
| CR1      | 20220905           | Sunny   | Moderate      | Mid-Flood | Middle      | 6.25      | 17:47 | 8.33      | 8.2  | 31.06     | 29.69     | 4.41                     | 7         |
| CR1      | 20220905           | Sunny   | Moderate      | Mid-Flood | Bottom      | 11.5      | 17:46 | 8.28      | 8.17 | 31.07     | 29.78     | 4.39                     | 6         |
| CR1      | 20220905           | Sunny   | Moderate      | Mid-Flood | Bottom      | 11.5      | 17:46 | 8.32      | 8.15 | 31.45     | 29.74     | 4.36                     | 5         |
| CR2      | 20220905           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 17:33 | 8.14      | 8.25 | 30.86     | 29.72     | 3.83                     | 4         |
| CR2      | 20220905           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 17:33 | 8.23      | 8.21 | 30.81     | 29.64     | 3.83                     | 7         |
| CR2      | 20220905           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.9       | 17:32 | 8.19      | 8.26 | 30.64     | 29.71     | 3.91                     | 6         |
| CR2      | 20220905           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.9       | 17:32 | 8.09      | 8.25 | 30.93     | 29.7      | 4.12                     | 7         |
| CR2      | 20220905           | Sunny   | Moderate      | Mid-Flood | Bottom      | 10.8      | 17:31 | 8.18      | 8.21 | 30.62     | 29.61     | 3.86                     | 3         |
| CR2      | 20220905           | Sunny   | Moderate      | Mid-Flood | Bottom      | 10.8      | 17:31 | 8.33      | 8.23 | 31.05     | 29.72     | 4.32                     | 5         |
| F1A      | 20220905           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 17:01 | 8.58      | 8.19 | 31.99     | 29.84     | 4.03                     | 7         |
| F1A      | 20220905           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 17:01 | 8.59      | 8.17 | 32.11     | 29.85     | 3.82                     | 5         |
| F1A      | 20220905           | Sunny   | Moderate      | Mid-Flood | Middle      | 4.35      | 17:00 | 8.57      | 8.17 | 32.17     | 29.86     | 3.83                     | 3         |
| F1A      | 20220905           | Sunny   | Moderate      | Mid-Flood | Middle      | 4.35      | 17:00 | 8.57      | 8.18 | 32.05     | 29.87     | 4.08                     | 4         |
| F1A      | 20220905           | Sunny   | Moderate      | Mid-Flood | Bottom      | 7.7       | 16:59 | 8.55      | 8.18 | 32.05     | 29.88     | 4.17                     | 3         |
| F1A      | 20220905           | Sunny   | Moderate      | Mid-Flood | Bottom      | 7.7       | 16:59 | 8.52      | 8.21 | 32.27     | 29.83     | 4.33                     | 5         |
| H1       | 20220905           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 17:21 | 8.5       | 8.16 | 32.47     | 30        | 3.92                     | 2.5       |
| H1       | 20220905           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 17:21 | 8.49      | 8.15 | 32.61     | 29.9      | 3.91                     | 2.5       |
| H1       | 20220905           | Sunny   | Moderate      | Mid-Flood | Middle      | 3.75      | 17:20 | 8.59      | 8.17 | 32.35     | 29.87     | 4.13                     | 6         |
| H1       | 20220905           | Sunny   | Moderate      | Mid-Flood | Middle      | 3.75      | 17:20 | 8.55      | 8.15 | 32.4      | 29.91     | 3.92                     | 5         |
| H1       | 20220905           | Sunny   | Moderate      | Mid-Flood | Bottom      | 6.5       | 17:19 | 8.56      | 8.19 | 32.61     | 29.87     | 4.23                     | 6         |
| H1       | 20220905           | Sunny   | Moderate      | Mid-Flood | Bottom      | 6.5       | 17:19 | 8.55      | 8.2  | 32.19     | 30.01     | 4.36                     | 8         |
| M1       | 20220905           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 17:25 | 9.1       | 8.22 | 32.51     | 29.78     | 4.33                     | 2.5       |
| M1       | 20220905           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 17:25 | 9.07      | 8.23 | 32.16     | 29.68     | 4.28                     | 4         |
| M1       | 20220905           | Sunny   | Moderate      | Mid-Flood | Middle      | 4.2       | 17:24 | 9.14      | 8.22 | 32.52     | 29.71     | 3.77                     | 3         |
| M1       | 20220905           | Sunny   | Moderate      | Mid-Flood | Middle      | 4.2       | 17:24 | 9.1       | 8.22 | 32.6      | 29.81     | 4.21                     | 2.5       |
| M1       | 20220905           | Sunny   | Moderate      | Mid-Flood | Bottom      | 7.4       | 17:23 | 9.21      | 8.25 | 32.21     | 29.78     | 4.02                     | 3         |
| M1       | 20220905           | Sunny   | Moderate      | Mid-Flood | Bottom      | 7.4       | 17:23 | 9.13      | 8.21 | 32.42     | 29.69     | 4                        | 4         |
| B1       | 20220907           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 08:50 | 9.01      | 8.2  | 32.23     | 28.63     | 4.01                     | 4         |
| B1       | 20220907           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 08:50 | 9.08      | 8.17 | 32.15     | 28.62     | 3.64                     | 3         |
| B1       | 20220907           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 3.6       | 08:49 | 9.03      | 8.22 | 32.19     | 28.6      | 4.07                     | 7         |
| B1       | 20220907           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 3.6       | 08:49 | 8.94      | 8.21 | 32.24     | 28.65     | 4.26                     | 9         |
| B2       | 20220907           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:06 | 8.4       | 8.22 | 31.69     | 28.5      | 4.03                     | 8         |
| B2       | 20220907           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:06 | 8.27      | 8.18 | 31.68     | 28.46     | 3.95                     | 9         |
| B2       | 20220907           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 4.7       | 09:05 | 8.27      | 8.16 | 31.58     | 28.6      | 4.26                     | 7         |
| B2       | 20220907           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 4.7       | 09:05 | 8.39      | 8.17 | 31.63     | 28.54     | 4.48                     | 8         |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal   | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|---------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| B3       | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 10:45 | 8.67      | 8.19 | 32.87     | 28.81     | 4.33                     | 8         |
| B3       | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 10:45 | 8.67      | 8.21 | 32.83     | 28.73     | 4.24                     | 7         |
| В3       | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 3.4       | 10:44 | 8.28      | 8.16 | 32.71     | 28.86     | 4.82                     | 8         |
| B3       | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 3.4       | 10:44 | 8.6       | 8.18 | 32.77     | 28.83     | 4.93                     | 8         |
| B4       | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 10:32 | 8.85      | 8.13 | 31.65     | 28.36     | 4.35                     | 7         |
| B4       | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 10:32 | 8.91      | 8.16 | 31.63     | 28.35     | 4.29                     | 5         |
| B4       | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 3.6       | 10:31 | 8.9       | 8.12 | 31.78     | 28.49     | 4.95                     | 7         |
| B4       | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 3.6       | 10:31 | 8.87      | 8.13 | 31.75     | 28.45     | 4.8                      | 8         |
| C1A      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 08:20 | 8.67      | 8.18 | 32.21     | 28.44     | 6.85                     | 5         |
| C1A      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 08:20 | 8.66      | 8.2  | 32.06     | 28.44     | 6.99                     | 6         |
| C1A      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 5.4       | 08:19 | 8.58      | 8.18 | 32.07     | 28.3      | 7.42                     | 11        |
| C1A      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 5.4       | 08:19 | 8.6       | 8.2  | 32.08     | 28.46     | 7.11                     | 8         |
| C1A      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 9.8       | 08:18 | 8.68      | 8.21 | 32.18     | 28.42     | 7.82                     | 6         |
| C1A      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 9.8       | 08:18 | 8.69      | 8.23 | 32.06     | 28.4      | 7.58                     | 4         |
| C2A      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 10:25 | 8.8       | 8.23 | 31.96     | 28.58     | 6.31                     | 7         |
| C2A      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 10:25 | 8.79      | 8.23 | 32        | 28.59     | 6.16                     | 10        |
| C2A      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 5.95      | 10:24 | 8.82      | 8.23 | 32        | 28.65     | 6.57                     | 11        |
| C2A      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 5.95      | 10:24 | 8.65      | 8.25 | 31.98     | 28.69     | 6.67                     | 9         |
| C2A      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 10.9      | 10:23 | 8.73      | 8.22 | 31.94     | 28.53     | 7                        | 7         |
| C2A      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 10.9      | 10:23 | 8.77      | 8.21 | 31.86     | 28.58     | 6.75                     | 5         |
| CR1      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 10:07 | 8.65      | 8.15 | 32.42     | 28.32     | 4.43                     | 10        |
| CR1      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 10:07 | 8.69      | 8.14 | 32.45     | 28.26     | 4.16                     | 8         |
| CR1      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 6.65      | 10:06 | 8.58      | 8.14 | 32.5      | 28.36     | 4.79                     | 8         |
| CR1      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 6.65      | 10:06 | 8.65      | 8.16 | 32.36     | 28.27     | 4.1                      | 8         |
| CR1      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 12.3      | 10:05 | 8.65      | 8.17 | 32.41     | 28.35     | 5.05                     | 8         |
| CR1      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 12.3      | 10:05 | 8.65      | 8.13 | 32.55     | 28.26     | 4.82                     | 8         |
| CR2      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 09:53 | 8.43      | 8.14 | 32.43     | 28.38     | 4.6                      | 8         |
| CR2      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 09:53 | 8.5       | 8.17 | 32.3      | 28.44     | 4.33                     | 9         |
| CR2      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 5.6       | 09:52 | 8.4       | 8.16 | 32.43     | 28.4      | 4.87                     | 5         |
| CR2      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 5.6       | 09:52 | 8.43      | 8.13 | 32.38     | 28.44     | 4.96                     | 7         |
| CR2      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 10.2      | 09:51 | 8.47      | 8.15 | 32.39     | 28.39     | 5.57                     | 10        |
| CR2      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 10.2      | 09:51 | 8.37      | 8.14 | 32.43     | 28.38     | 5.31                     | 7         |
| F1A      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 09:57 | 9.1       | 8.15 | 32.7      | 28.32     | 5.2                      | 8         |
| F1A      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 09:57 | 9.26      | 8.12 | 32.61     | 28.32     | 5.39                     | 10        |
| F1A      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 4.05      | 09:56 | 9.19      | 8.16 | 32.72     | 28.43     | 5.98                     | 7         |
| F1A      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 4.05      | 09:56 | 9.09      | 8.17 | 32.58     | 28.29     | 6.15                     | 9         |
| F1A      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 7.1       | 09:55 | 9.18      | 8.15 | 32.66     | 28.45     | 6.11                     | 8         |
| F1A      | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 7.1       | 09:55 | 9.1       | 8.18 | 32.62     | 28.47     | 6.19                     | 8         |
| H1       | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 09:40 | 9.15      | 8.17 | 32.72     | 28.48     | 6.11                     | 10        |
| H1       | 20220907           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 09:40 | 9.23      | 8.2  | 32.67     | 28.51     | 5.45                     | 8         |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| H1       | 20220907           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.45      | 09:39 | 9.19      | 8.22 | 32.81     | 28.52     | 5.68                     | 8         |
| H1       | 20220907           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.45      | 09:39 | 9.18      | 8.21 | 32.81     | 28.48     | 5.68                     | 9         |
| H1       | 20220907           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 7.9       | 09:38 | 9.19      | 8.2  | 32.78     | 28.63     | 6.67                     | 10        |
| H1       | 20220907           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 7.9       | 09:38 | 9.17      | 8.21 | 32.76     | 28.63     | 6.32                     | 10        |
| M1       | 20220907           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:30 | 9.22      | 8.21 | 32.05     | 28.81     | 5.14                     | 10        |
| M1       | 20220907           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:30 | 9.32      | 8.22 | 32.06     | 28.74     | 4.67                     | 7         |
| M1       | 20220907           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.45      | 09:29 | 9.18      | 8.19 | 32.07     | 28.82     | 4.74                     | 8         |
| M1       | 20220907           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.45      | 09:29 | 9.31      | 8.23 | 32.1      | 28.68     | 4.99                     | 10        |
| M1       | 20220907           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 7.9       | 09:28 | 9.23      | 8.23 | 32.05     | 28.75     | 4.97                     | 9         |
| M1       | 20220907           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 7.9       | 09:28 | 9.29      | 8.18 | 32.15     | 28.84     | 5.25                     | 9         |
| B1       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:18 | 9.2       | 8.15 | 31.77     | 28.6      | 3.97                     | 6         |
| B1       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:18 | 9.26      | 8.18 | 31.67     | 28.68     | 4.01                     | 8         |
| B1       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.8       | 16:17 | 9.18      | 8.17 | 31.62     | 28.64     | 4.29                     | 8         |
| B1       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.8       | 16:17 | 9.1       | 8.16 | 31.75     | 28.6      | 4.71                     | 8         |
| B2       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:35 | 8.31      | 8.17 | 31.65     | 28.57     | 4.23                     | 7         |
| B2       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:35 | 8.37      | 8.16 | 31.77     | 28.6      | 4.38                     | 8         |
| B2       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 4         | 16:34 | 8.25      | 8.19 | 31.72     | 28.61     | 4.46                     | 9         |
| B2       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 4         | 16:34 | 8.28      | 8.16 | 31.7      | 28.66     | 4.73                     | 6         |
| B3       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:07 | 9.37      | 8.17 | 32.72     | 28.79     | 5.62                     | 9         |
| B3       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:07 | 9.35      | 8.2  | 32.69     | 28.85     | 5.5                      | 6         |
| B3       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.9       | 16:06 | 9.37      | 8.16 | 32.77     | 28.84     | 5.94                     | 10        |
| B3       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.9       | 16:06 | 9.26      | 8.17 | 32.78     | 28.75     | 5.96                     | 9         |
| B4       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:17 | 8.25      | 8.27 | 31.8      | 28.6      | 4.51                     | 10        |
| B4       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:17 | 8.3       | 8.22 | 31.74     | 28.61     | 4.66                     | 9         |
| B4       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.6       | 16:16 | 8.29      | 8.27 | 31.73     | 28.53     | 5.14                     | 9         |
| B4       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.6       | 16:16 | 8.24      | 8.22 | 31.84     | 28.63     | 4.95                     | 10        |
| C1A      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 15:56 | 8.63      | 8.26 | 32.35     | 28.51     | 5.77                     | 10        |
| C1A      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 15:56 | 8.64      | 8.25 | 32.35     | 28.53     | 5.64                     | 9         |
| C1A      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.2       | 15:55 | 8.58      | 8.31 | 32.42     | 28.55     | 6.13                     | 9         |
| C1A      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.2       | 15:55 | 8.63      | 8.25 | 32.39     | 28.46     | 5.82                     | 8         |
| C1A      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 9.4       | 15:54 | 8.54      | 8.25 | 32.39     | 28.45     | 6.41                     | 9         |
| C1A      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 9.4       | 15:54 | 8.65      | 8.23 | 32.38     | 28.53     | 6.02                     | 10        |
| C2A      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 15:56 | 8.71      | 8.18 | 32.49     | 28.86     | 6.43                     | 7         |
| C2A      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 15:56 | 8.64      | 8.16 | 32.55     | 28.91     | 6.51                     | 8         |
| C2A      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.6       | 15:55 | 8.64      | 8.24 | 32.44     | 28.94     | 6.61                     | 7         |
| C2A      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.6       | 15:55 | 8.75      | 8.24 | 32.51     | 28.86     | 6.72                     | 8         |
| C2A      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.2      | 15:54 | 8.71      | 8.19 | 32.51     | 28.88     | 6.97                     | 8         |
| C2A      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.2      | 15:54 | 8.77      | 8.16 | 32.45     | 28.91     | 6.88                     | 6         |
| CR1      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 17:30 | 8.48      | 8.22 | 32.96     | 28.74     | 4.29                     | 10        |
| CR1      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 17:30 | 8.39      | 8.19 | 32.99     | 28.73     | 4.9                      | 10        |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| CR1      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Middle      | 6.4       | 17:29 | 8.44      | 8.19 | 32.67     | 28.68     | 4.45                     | 8         |
| CR1      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Middle      | 6.4       | 17:29 | 8.39      | 8.15 | 32.95     | 28.73     | 4.72                     | 8         |
| CR1      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 11.8      | 17:28 | 8.39      | 8.15 | 32.95     | 28.75     | 5.03                     | 8         |
| CR1      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 11.8      | 17:28 | 8.45      | 8.19 | 32.67     | 28.7      | 5                        | 9         |
| CR2      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 17:14 | 8.64      | 8.16 | 31.97     | 28.85     | 4.04                     | 8         |
| CR2      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 17:14 | 8.71      | 8.16 | 31.97     | 28.87     | 4.3                      | 9         |
| CR2      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.55      | 17:13 | 8.72      | 8.17 | 31.97     | 28.94     | 4.4                      | 9         |
| CR2      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.55      | 17:13 | 8.81      | 8.19 | 32.04     | 28.89     | 4.51                     | 10        |
| CR2      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.1      | 17:12 | 8.68      | 8.16 | 32.02     | 28.89     | 4.69                     | 9         |
| CR2      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.1      | 17:12 | 8.8       | 8.16 | 31.99     | 28.83     | 4.88                     | 5         |
| F1A      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:42 | 8.39      | 8.22 | 33.07     | 28.55     | 4.55                     | 11        |
| F1A      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:42 | 8.22      | 8.3  | 32.98     | 28.51     | 4.53                     | 11        |
| F1A      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Middle      | 3.95      | 16:41 | 8.23      | 8.23 | 33.05     | 28.58     | 4.49                     | 10        |
| F1A      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Middle      | 3.95      | 16:41 | 8.29      | 8.26 | 33.07     | 28.5      | 4.26                     | 9         |
| F1A      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 6.9       | 16:40 | 8.39      | 8.22 | 33.08     | 28.57     | 4.61                     | 10        |
| F1A      | 20220907           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 6.9       | 16:40 | 8.34      | 8.22 | 33.05     | 28.55     | 4.75                     | 8         |
| H1       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 17:02 | 8.89      | 8.26 | 32.62     | 28.54     | 5.48                     | 6         |
| H1       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 17:02 | 8.82      | 8.27 | 32.6      | 28.56     | 5.19                     | 9         |
| H1       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Middle      | 4.3       | 17:01 | 8.86      | 8.27 | 32.61     | 28.5      | 5.19                     | 9         |
| H1       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Middle      | 4.3       | 17:01 | 8.9       | 8.27 | 32.54     | 28.51     | 4.85                     | 8         |
| H1       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 7.6       | 17:00 | 8.88      | 8.28 | 32.67     | 28.51     | 5.51                     | 8         |
| H1       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 7.6       | 17:00 | 8.79      | 8.25 | 32.61     | 28.47     | 5.21                     | 7         |
| M1       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 17:09 | 8.24      | 8.29 | 31.51     | 28.64     | 4.1                      | 3         |
| M1       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 17:09 | 8.23      | 8.29 | 31.53     | 28.62     | 4.07                     | 6         |
| M1       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Middle      | 4.05      | 17:08 | 8.27      | 8.3  | 31.54     | 28.62     | 4.86                     | 7         |
| M1       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Middle      | 4.05      | 17:08 | 8.36      | 8.26 | 31.69     | 28.62     | 4.3                      | 9         |
| M1       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 7.1       | 17:07 | 8.24      | 8.31 | 31.8      | 28.61     | 5.2                      | 5         |
| M1       | 20220907           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 7.1       | 17:07 | 8.35      | 8.3  | 31.68     | 28.58     | 4.68                     | 7         |
| B1       | 20220909           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 10:14 | 9.51      | 8.21 | 31.91     | 29.13     | 3.84                     | 2.5       |
| B1       | 20220909           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 10:14 | 9.49      | 8.2  | 31.83     | 29.22     | 3.73                     | 3         |
| B1       | 20220909           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 3.9       | 10:13 | 9.41      | 8.17 | 32.11     | 29.08     | 4                        | 7         |
| B1       | 20220909           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 3.9       | 10:13 | 9.43      | 8.17 | 32.25     | 29.2      | 3.88                     | 7         |
| B2       | 20220909           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 10:31 | 8.5       | 8.28 | 30.84     | 29.1      | 3.63                     | 7         |
| B2       | 20220909           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 10:31 | 8.54      | 8.31 | 30.93     | 29.18     | 3.32                     | 7         |
| B2       | 20220909           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 4.8       | 10:30 | 8.46      | 8.35 | 30.89     | 29.12     | 3.6                      | 7         |
| B2       | 20220909           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 4.8       | 10:30 | 8.54      | 8.33 | 30.91     | 29.1      | 3.88                     | 7         |
| B3       | 20220909           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 12:17 | 8.51      | 8.25 | 31.27     | 29.22     | 4.46                     | 7         |
| B3       | 20220909           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 12:17 | 8.55      | 8.2  | 31.27     | 29.19     | 4.33                     | 6         |
| B3       | 20220909           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 3.4       | 12:16 | 8.54      | 8.25 | 31.46     | 29.13     | 4.89                     | 5         |
| В3       | 20220909           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 3.4       | 12:16 | 8.63      | 8.19 | 31.36     | 29.18     | 5.05                     | 5         |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal   | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|---------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| B4       | 20220909           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 12:03 | 8.9       | 8.23 | 31.99     | 29.23     | 5.59                     | 5         |
| B4       | 20220909           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 12:03 | 8.85      | 8.29 | 31.9      | 29.09     | 5.37                     | 4         |
| B4       | 20220909           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 4         | 12:02 | 8.88      | 8.28 | 31.84     | 29.21     | 6.1                      | 3         |
| B4       | 20220909           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 4         | 12:02 | 8.94      | 8.23 | 31.99     | 29.26     | 5.82                     | 5         |
| C1A      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 09:45 | 9.83      | 8.2  | 30.74     | 29.2      | 6.71                     | 3         |
| C1A      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 09:45 | 9.83      | 8.21 | 30.62     | 29.07     | 6.21                     | 6         |
| C1A      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Middle      | 5.25      | 09:44 | 9.7       | 8.3  | 30.65     | 29.1      | 6.4                      | 8         |
| C1A      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Middle      | 5.25      | 09:44 | 9.83      | 8.24 | 30.64     | 29.1      | 6.86                     | 5         |
| C1A      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 9.5       | 09:43 | 9.83      | 8.21 | 30.78     | 29.14     | 6.9                      | 6         |
| C1A      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 9.5       | 09:43 | 9.74      | 8.23 | 30.63     | 29.07     | 7.41                     | 6         |
| C2A      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 11:47 | 9.67      | 8.28 | 31.82     | 28.93     | 5.84                     | 7         |
| C2A      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 11:47 | 9.7       | 8.28 | 31.64     | 29.09     | 6.18                     | 5         |
| C2A      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Middle      | 5.8       | 11:46 | 9.65      | 8.21 | 31.62     | 29.06     | 7.38                     | 6         |
| C2A      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Middle      | 5.8       | 11:46 | 9.63      | 8.28 | 31.76     | 28.96     | 7.02                     | 7         |
| C2A      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 10.6      | 11:45 | 9.65      | 8.26 | 31.66     | 29.12     | 7.84                     | 6         |
| C2A      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 10.6      | 11:45 | 9.52      | 8.24 | 31.76     | 28.96     | 8.02                     | 6         |
| CR1      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 11:25 | 9.38      | 8.19 | 32.22     | 29.49     | 5.93                     | 3         |
| CR1      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 11:25 | 9.31      | 8.19 | 32.38     | 29.44     | 5.67                     | 3         |
| CR1      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Middle      | 6.65      | 11:24 | 9.33      | 8.17 | 32.18     | 29.54     | 5.48                     | 6         |
| CR1      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Middle      | 6.65      | 11:24 | 9.37      | 8.15 | 32.21     | 29.52     | 5.14                     | 6         |
| CR1      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 12.3      | 11:23 | 9.29      | 8.18 | 32.22     | 29.58     | 5.78                     | 6         |
| CR1      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 12.3      | 11:23 | 9.28      | 8.14 | 32.37     | 29.39     | 5.7                      | 6         |
| CR2      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 11:10 | 9.72      | 8.2  | 31.98     | 29.14     | 4.77                     | 5         |
| CR2      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 11:10 | 9.66      | 8.2  | 32.1      | 29.15     | 5.29                     | 5         |
| CR2      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Middle      | 5.45      | 11:09 | 9.68      | 8.17 | 32.13     | 29.04     | 4.78                     | 7         |
| CR2      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Middle      | 5.45      | 11:09 | 9.65      | 8.15 | 32.07     | 29.18     | 4.49                     | 6         |
| CR2      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 9.9       | 11:08 | 9.68      | 8.24 | 32.09     | 29.16     | 5.09                     | 7         |
| CR2      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 9.9       | 11:08 | 9.63      | 8.26 | 32.04     | 29.01     | 5.04                     | 7         |
| F1A      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 11:38 | 9.44      | 8.26 | 31.3      | 29.34     | 5.17                     | 4         |
| F1A      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 11:38 | 9.42      | 8.23 | 31.22     | 29.47     | 5.38                     | 6         |
| F1A      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Middle      | 4.25      | 11:37 | 9.47      | 8.3  | 30.99     | 29.41     | 4.72                     | 6         |
| F1A      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Middle      | 4.25      | 11:37 | 9.53      | 8.23 | 31.11     | 29.38     | 5.42                     | 6         |
| F1A      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 7.5       | 11:36 | 9.53      | 8.29 | 30.95     | 29.4      | 5.77                     | 3         |
| F1A      | 20220909           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 7.5       | 11:36 | 9.54      | 8.27 | 31.22     | 29.53     | 4.84                     | 6         |
| H1       | 20220909           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 10:56 | 8.64      | 8.19 | 31.48     | 29.47     | 4.75                     | 4         |
| H1       | 20220909           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 10:56 | 8.59      | 8.21 | 31.13     | 29.46     | 4.44                     | 5         |
| H1       | 20220909           | Sunny   | Moderate      | Mid-Ebb | Middle      | 4.15      | 10:55 | 8.56      | 8.17 | 31.17     | 29.37     | 4.65                     | 8         |
| H1       | 20220909           | Sunny   | Moderate      | Mid-Ebb | Middle      | 4.15      | 10:55 | 8.6       | 8.18 | 31.23     | 29.34     | 5.03                     | 5         |
| H1       | 20220909           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 7.3       | 10:54 | 8.56      | 8.19 | 30.94     | 29.32     | 5.82                     | 3         |
| H1       | 20220909           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 7.3       | 10:54 | 8.59      | 8.16 | 31.09     | 29.42     | 5.16                     | 6         |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| M1       | 20220909           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 11:10 | 9.12      | 8.15 | 31.95     | 29.11     | 4.15                     | 6         |
| M1       | 20220909           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 11:10 | 9.16      | 8.21 | 31.98     | 29.11     | 3.63                     | 7         |
| M1       | 20220909           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 4.35      | 11:09 | 9.2       | 8.27 | 31.86     | 29.08     | 3.99                     | 8         |
| M1       | 20220909           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 4.35      | 11:09 | 9.08      | 8.28 | 31.84     | 29.16     | 4.29                     | 6         |
| M1       | 20220909           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 7.7       | 11:08 | 9.08      | 8.22 | 31.94     | 29.06     | 4.22                     | 8         |
| M1       | 20220909           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 7.7       | 11:08 | 9.13      | 8.28 | 32        | 29.19     | 4.85                     | 7         |
| B1       | 20220909           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 15:54 | 8.54      | 8.21 | 32.63     | 29.32     | 3.72                     | 4         |
| B1       | 20220909           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 15:54 | 8.47      | 8.23 | 32.56     | 29.27     | 3.87                     | 6         |
| B1       | 20220909           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.8       | 15:53 | 8.6       | 8.14 | 32.61     | 29.24     | 3.99                     | 6         |
| B1       | 20220909           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.8       | 15:53 | 8.49      | 8.19 | 32.48     | 29.33     | 4.25                     | 6         |
| B2       | 20220909           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:08 | 9.65      | 8.25 | 32.02     | 29.19     | 3.45                     | 6         |
| B2       | 20220909           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:08 | 9.73      | 8.23 | 31.99     | 29.18     | 3.84                     | 7         |
| B2       | 20220909           | Sunny   | Moderate      | Mid-Flood | Bottom      | 4.2       | 16:07 | 9.64      | 8.26 | 32.07     | 29.3      | 3.78                     | 7         |
| B2       | 20220909           | Sunny   | Moderate      | Mid-Flood | Bottom      | 4.2       | 16:07 | 9.64      | 8.23 | 32.14     | 29.2      | 3.35                     | 6         |
| B3       | 20220909           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 15:45 | 8.73      | 8.2  | 31.28     | 29.52     | 4.49                     | 8         |
| B3       | 20220909           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 15:45 | 8.64      | 8.21 | 31.35     | 29.62     | 3.75                     | 6         |
| B3       | 20220909           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.4       | 15:44 | 8.65      | 8.23 | 31.33     | 29.59     | 4.65                     | 7         |
| B3       | 20220909           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.4       | 15:44 | 8.74      | 8.21 | 31.18     | 29.46     | 4.52                     | 6         |
| B4       | 20220909           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 15:56 | 9.57      | 8.24 | 31.58     | 29.61     | 3.95                     | 5         |
| B4       | 20220909           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 15:56 | 9.56      | 8.3  | 31.69     | 29.51     | 3.43                     | 4         |
| B4       | 20220909           | Sunny   | Moderate      | Mid-Flood | Bottom      | 4         | 15:55 | 9.67      | 8.27 | 31.68     | 29.56     | 3.91                     | 6         |
| B4       | 20220909           | Sunny   | Moderate      | Mid-Flood | Bottom      | 4         | 15:55 | 9.58      | 8.34 | 31.62     | 29.44     | 4.54                     | 3         |
| C1A      | 20220909           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 15:33 | 9.37      | 8.27 | 31.94     | 29.62     | 4.55                     | 4         |
| C1A      | 20220909           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 15:33 | 9.42      | 8.27 | 31.76     | 29.52     | 4.86                     | 4         |
| C1A      | 20220909           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.15      | 15:32 | 9.11      | 8.3  | 32.02     | 29.56     | 4.94                     | 6         |
| C1A      | 20220909           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.15      | 15:32 | 9.15      | 8.28 | 31.78     | 29.61     | 5.56                     | 6         |
| C1A      | 20220909           | Sunny   | Moderate      | Mid-Flood | Bottom      | 9.3       | 15:31 | 9.07      | 8.33 | 31.86     | 29.59     | 5.95                     | 2.5       |
| C1A      | 20220909           | Sunny   | Moderate      | Mid-Flood | Bottom      | 9.3       | 15:31 | 9.19      | 8.27 | 31.83     | 29.57     | 5.59                     | 3         |
| C2A      | 20220909           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 15:33 | 8.92      | 8.24 | 31.8      | 29.51     | 5.32                     | 6         |
| C2A      | 20220909           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 15:33 | 8.8       | 8.26 | 31.69     | 29.49     | 5.48                     | 5         |
| C2A      | 20220909           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.8       | 15:32 | 8.83      | 8.18 | 31.75     | 29.53     | 5.96                     | 5         |
| C2A      | 20220909           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.8       | 15:32 | 8.9       | 8.29 | 31.84     | 29.49     | 6.12                     | 6         |
| C2A      | 20220909           | Sunny   | Moderate      | Mid-Flood | Bottom      | 10.6      | 15:31 | 8.92      | 8.22 | 31.93     | 29.55     | 6.41                     | 5         |
| C2A      | 20220909           | Sunny   | Moderate      | Mid-Flood | Bottom      | 10.6      | 15:31 | 8.83      | 8.2  | 31.69     | 29.49     | 6.51                     | 4         |
| CR1      | 20220909           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 17:02 | 9.28      | 8.23 | 31.7      | 29.53     | 4.13                     | 2.5       |
| CR1      | 20220909           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 17:02 | 9.27      | 8.21 | 31.6      | 29.48     | 4.02                     | 2.5       |
| CR1      | 20220909           | Sunny   | Moderate      | Mid-Flood | Middle      | 6.3       | 17:01 | 9.26      | 8.21 | 31.5      | 29.42     | 4.87                     | 7         |
| CR1      | 20220909           | Sunny   | Moderate      | Mid-Flood | Middle      | 6.3       | 17:01 | 9.21      | 8.2  | 31.57     | 29.49     | 4.33                     | 8         |
| CR1      | 20220909           | Sunny   | Moderate      | Mid-Flood | Bottom      | 11.6      | 17:00 | 9.32      | 8.26 | 31.51     | 29.47     | 4.54                     | 7         |
| CR1      | 20220909           | Sunny   | Moderate      | Mid-Flood | Bottom      | 11.6      | 17:00 | 9.33      | 8.26 | 31.7      | 29.39     | 4.47                     | 4         |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| CR2      | 20220909           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:47 | 8.87      | 8.25 | 32.2      | 29.39     | 4.61                     | 5         |
| CR2      | 20220909           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:47 | 8.88      | 8.28 | 32.19     | 29.34     | 3.89                     | 6         |
| CR2      | 20220909           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.9       | 16:46 | 8.97      | 8.28 | 32.2      | 29.32     | 4.44                     | 6         |
| CR2      | 20220909           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.9       | 16:46 | 8.97      | 8.23 | 32.13     | 29.27     | 4.26                     | 5         |
| CR2      | 20220909           | Sunny   | Moderate      | Mid-Flood | Bottom      | 10.8      | 16:45 | 8.96      | 8.22 | 32.31     | 29.26     | 4.77                     | 5         |
| CR2      | 20220909           | Sunny   | Moderate      | Mid-Flood | Bottom      | 10.8      | 16:45 | 8.94      | 8.27 | 32.28     | 29.36     | 4.48                     | 3         |
| F1A      | 20220909           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:25 | 9.89      | 8.21 | 31.43     | 29.1      | 3.69                     | 3         |
| F1A      | 20220909           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:25 | 9.94      | 8.23 | 31.43     | 29.19     | 3.68                     | 3         |
| F1A      | 20220909           | Sunny   | Moderate      | Mid-Flood | Middle      | 4.35      | 16:24 | 9.91      | 8.17 | 31.3      | 29.15     | 3.81                     | 4         |
| F1A      | 20220909           | Sunny   | Moderate      | Mid-Flood | Middle      | 4.35      | 16:24 | 9.85      | 8.18 | 31.24     | 29.13     | 4.02                     | 6         |
| F1A      | 20220909           | Sunny   | Moderate      | Mid-Flood | Bottom      | 7.7       | 16:23 | 9.85      | 8.2  | 31.39     | 29.18     | 4.56                     | 4         |
| F1A      | 20220909           | Sunny   | Moderate      | Mid-Flood | Bottom      | 7.7       | 16:23 | 9.94      | 8.15 | 31.27     | 29.23     | 4.39                     | 3         |
| H1       | 20220909           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:35 | 8.61      | 8.3  | 31.37     | 29.48     | 3.65                     | 4         |
| H1       | 20220909           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:35 | 8.64      | 8.26 | 31.24     | 29.59     | 3.94                     | 4         |
| H1       | 20220909           | Sunny   | Moderate      | Mid-Flood | Middle      | 4.15      | 16:34 | 8.63      | 8.33 | 31.37     | 29.63     | 3.8                      | 6         |
| H1       | 20220909           | Sunny   | Moderate      | Mid-Flood | Middle      | 4.15      | 16:34 | 8.72      | 8.29 | 31.29     | 29.62     | 3.93                     | 7         |
| H1       | 20220909           | Sunny   | Moderate      | Mid-Flood | Bottom      | 7.3       | 16:33 | 8.61      | 8.3  | 31.05     | 29.61     | 3.83                     | 7         |
| H1       | 20220909           | Sunny   | Moderate      | Mid-Flood | Bottom      | 7.3       | 16:33 | 8.72      | 8.29 | 31.3      | 29.56     | 3.96                     | 6         |
| M1       | 20220909           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:50 | 8.61      | 8.25 | 31.99     | 29.46     | 5.05                     | 2.5       |
| M1       | 20220909           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:50 | 8.6       | 8.23 | 32        | 29.39     | 5.61                     | 3         |
| M1       | 20220909           | Sunny   | Moderate      | Mid-Flood | Middle      | 4.25      | 16:49 | 8.64      | 8.27 | 32.12     | 29.31     | 5.47                     | 5         |
| M1       | 20220909           | Sunny   | Moderate      | Mid-Flood | Middle      | 4.25      | 16:49 | 8.57      | 8.26 | 31.9      | 29.46     | 5.5                      | 5         |
| M1       | 20220909           | Sunny   | Moderate      | Mid-Flood | Bottom      | 7.5       | 16:48 | 8.63      | 8.28 | 32.06     | 29.28     | 5.89                     | 7         |
| M1       | 20220909           | Sunny   | Moderate      | Mid-Flood | Bottom      | 7.5       | 16:48 | 8.56      | 8.26 | 32.18     | 29.35     | 5.26                     | 5         |
| B1       | 20220912           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:23 | 8.52      | 8.25 | 32.11     | 29.98     | 3.18                     | 10        |
| B1       | 20220912           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:23 | 8.76      | 8.23 | 31.87     | 29.95     | 3.09                     | 11        |
| B1       | 20220912           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.8       | 09:22 | 8.67      | 8.28 | 31.85     | 29.99     | 3.74                     | 9         |
| B1       | 20220912           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.8       | 09:22 | 8.72      | 8.26 | 32.15     | 30.01     | 3.51                     | 9         |
| B2       | 20220912           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:41 | 8.62      | 8.21 | 31.57     | 30.08     | 4.15                     | 11        |
| B2       | 20220912           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:41 | 8.74      | 8.2  | 31.46     | 30.16     | 3.84                     | 10        |
| B2       | 20220912           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.9       | 09:40 | 8.77      | 8.25 | 31.67     | 30.11     | 4.54                     | 9         |
| B2       | 20220912           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.9       | 09:40 | 8.67      | 8.24 | 31.42     | 30.14     | 4.52                     | 10        |
| B3       | 20220912           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 10:13 | 7.72      | 8.28 | 32.22     | 30.07     | 5.2                      | 11        |
| B3       | 20220912           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 10:13 | 7.59      | 8.34 | 31.87     | 30.07     | 5.36                     | 12        |
| B3       | 20220912           | Sunny   | Moderate      | Mid-Flood | Bottom      | 4.1       | 10:12 | 7.67      | 8.29 | 32.12     | 30.03     | 6.07                     | 9         |
| B3       | 20220912           | Sunny   | Moderate      | Mid-Flood | Bottom      | 4.1       | 10:12 | 7.75      | 8.25 | 32.22     | 30.09     | 6.19                     | 9         |
| B4       | 20220912           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:58 | 8.53      | 8.27 | 31.94     | 30.14     | 5.94                     | 9         |
| B4       | 20220912           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:58 | 8.4       | 8.26 | 32.01     | 30.16     | 5.77                     | 10        |
| B4       | 20220912           | Sunny   | Moderate      | Mid-Flood | Bottom      | 4.5       | 09:57 | 8.41      | 8.19 | 32.24     | 30.23     | 6.79                     | 12        |
| B4       | 20220912           | Sunny   | Moderate      | Mid-Flood | Bottom      | 4.5       | 09:57 | 8.59      | 8.23 | 31.95     | 30.23     | 6.55                     | 12        |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| C1A      | 20220912           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 08:55 | 8.96      | 8.25 | 31.86     | 30.29     | 6.24                     | 11        |
| C1A      | 20220912           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 08:55 | 9.09      | 8.26 | 31.68     | 30.34     | 5.87                     | 12        |
| C1A      | 20220912           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.95      | 08:54 | 8.84      | 8.21 | 31.59     | 30.31     | 6.67                     | 12        |
| C1A      | 20220912           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.95      | 08:54 | 9.06      | 8.26 | 31.78     | 30.36     | 6.59                     | 15        |
| C1A      | 20220912           | Sunny   | Moderate      | Mid-Flood | Bottom      | 10.9      | 08:53 | 8.76      | 8.25 | 31.61     | 30.29     | 6.88                     | 11        |
| C1A      | 20220912           | Sunny   | Moderate      | Mid-Flood | Bottom      | 10.9      | 08:53 | 9.08      | 8.24 | 31.41     | 30.31     | 6.61                     | 14        |
| C2A      | 20220912           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 08:02 | 8.37      | 8.18 | 31.7      | 30.15     | 6.69                     | 11        |
| C2A      | 20220912           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 08:02 | 8.63      | 8.21 | 31.87     | 30.08     | 6.51                     | 11        |
| C2A      | 20220912           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.7       | 08:01 | 8.38      | 8.17 | 31.76     | 30.15     | 7.05                     | 11        |
| C2A      | 20220912           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.7       | 08:01 | 8.48      | 8.19 | 31.44     | 30.08     | 6.98                     | 11        |
| C2A      | 20220912           | Sunny   | Moderate      | Mid-Flood | Bottom      | 10.4      | 08:00 | 8.56      | 8.18 | 31.48     | 30.11     | 7.44                     | 10        |
| C2A      | 20220912           | Sunny   | Moderate      | Mid-Flood | Bottom      | 10.4      | 08:00 | 8.57      | 8.14 | 31.42     | 30.14     | 7.31                     | 10        |
| CR1      | 20220912           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 08:22 | 8.5       | 8.28 | 31.87     | 30.27     | 5.31                     | 13        |
| CR1      | 20220912           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 08:22 | 8.61      | 8.22 | 31.88     | 30.33     | 5.34                     | 11        |
| CR1      | 20220912           | Sunny   | Moderate      | Mid-Flood | Middle      | 6.15      | 08:21 | 8.71      | 8.23 | 31.84     | 30.33     | 5.18                     | 12        |
| CR1      | 20220912           | Sunny   | Moderate      | Mid-Flood | Middle      | 6.15      | 08:21 | 8.76      | 8.28 | 31.6      | 30.35     | 5.14                     | 12        |
| CR1      | 20220912           | Sunny   | Moderate      | Mid-Flood | Bottom      | 11.3      | 08:20 | 8.73      | 8.26 | 31.82     | 30.35     | 6.25                     | 11        |
| CR1      | 20220912           | Sunny   | Moderate      | Mid-Flood | Bottom      | 11.3      | 08:20 | 8.84      | 8.27 | 31.79     | 30.26     | 5.74                     | 9         |
| CR2      | 20220912           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 08:38 | 8.66      | 8.17 | 31.49     | 29.98     | 4.55                     | 11        |
| CR2      | 20220912           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 08:38 | 8.59      | 8.22 | 31.46     | 29.98     | 4.73                     | 9         |
| CR2      | 20220912           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.4       | 08:37 | 8.53      | 8.24 | 31.83     | 30.02     | 5.6                      | 13        |
| CR2      | 20220912           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.4       | 08:37 | 8.66      | 8.24 | 31.72     | 30        | 5.46                     | 10        |
| CR2      | 20220912           | Sunny   | Moderate      | Mid-Flood | Bottom      | 9.8       | 08:36 | 8.69      | 8.24 | 31.52     | 30.06     | 5.64                     | 10        |
| CR2      | 20220912           | Sunny   | Moderate      | Mid-Flood | Bottom      | 9.8       | 08:36 | 8.85      | 8.19 | 32.05     | 30        | 5.8                      | 11        |
| F1A      | 20220912           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:34 | 9.04      | 8.28 | 31.76     | 30.3      | 5.74                     | 11        |
| F1A      | 20220912           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:34 | 9.03      | 8.31 | 31.86     | 30.34     | 5.68                     | 11        |
| F1A      | 20220912           | Sunny   | Moderate      | Mid-Flood | Middle      | 3.9       | 09:33 | 9.03      | 8.31 | 31.99     | 30.27     | 6.28                     | 13        |
| F1A      | 20220912           | Sunny   | Moderate      | Mid-Flood | Middle      | 3.9       | 09:33 | 9.07      | 8.35 | 32.01     | 30.32     | 6.06                     | 13        |
| F1A      | 20220912           | Sunny   | Moderate      | Mid-Flood | Bottom      | 6.8       | 09:32 | 8.87      | 8.26 | 31.84     | 30.35     | 6.66                     | 11        |
| F1A      | 20220912           | Sunny   | Moderate      | Mid-Flood | Bottom      | 6.8       | 09:32 | 9.15      | 8.31 | 31.78     | 30.31     | 6.47                     | 10        |
| H1       | 20220912           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 10:09 | 8.8       | 8.26 | 32.12     | 30.21     | 4.43                     | 15        |
| H1       | 20220912           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 10:09 | 9.1       | 8.22 | 32.06     | 30.21     | 5.13                     | 15        |
| H1       | 20220912           | Sunny   | Moderate      | Mid-Flood | Middle      | 3.75      | 10:08 | 8.87      | 8.3  | 32.28     | 30.14     | 5.28                     | 10        |
| H1       | 20220912           | Sunny   | Moderate      | Mid-Flood | Middle      | 3.75      | 10:08 | 8.92      | 8.21 | 32.33     | 30.21     | 5.54                     | 10        |
| H1       | 20220912           | Sunny   | Moderate      | Mid-Flood | Bottom      | 6.5       | 10:07 | 8.91      | 8.26 | 32.22     | 30.16     | 4.94                     | 12        |
| H1       | 20220912           | Sunny   | Moderate      | Mid-Flood | Bottom      | 6.5       | 10:07 | 8.98      | 8.23 | 32.12     | 30.12     | 5.48                     | 8         |
| M1       | 20220912           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:13 | 9.25      | 8.32 | 31.98     | 30.35     | 5.12                     | 10        |
| M1       | 20220912           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:13 | 9.28      | 8.29 | 31.64     | 30.37     | 4.9                      | 12        |
| M1       | 20220912           | Sunny   | Moderate      | Mid-Flood | Middle      | 4.1       | 09:12 | 9.25      | 8.33 | 31.59     | 30.34     | 5.3                      | 13        |
| M1       | 20220912           | Sunny   | Moderate      | Mid-Flood | Middle      | 4.1       | 09:12 | 9.25      | 8.29 | 31.59     | 30.38     | 4.97                     | 14        |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| M1       | 20220912           | Sunny   | Moderate      | Mid-Flood | Bottom      | 7.2       | 09:11 | 9.14      | 8.31 | 31.77     | 30.38     | 4.71                     | 10        |
| M1       | 20220912           | Sunny   | Moderate      | Mid-Flood | Bottom      | 7.2       | 09:11 | 9.25      | 8.3  | 31.57     | 30.33     | 4.67                     | 12        |
| B1       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 12:12 | 9.4       | 8.17 | 31.96     | 30.39     | 3.45                     | 12        |
| B1       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 12:12 | 9.59      | 8.14 | 32.09     | 30.46     | 3.37                     | 11        |
| B1       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 4.1       | 12:11 | 9.41      | 8.19 | 32.06     | 30.41     | 4.08                     | 14        |
| B1       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 4.1       | 12:11 | 9.59      | 8.14 | 32.18     | 30.44     | 3.66                     | 12        |
| B2       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 12:28 | 9.13      | 8.3  | 31.92     | 30.57     | 3.93                     | 8         |
| B2       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 12:28 | 9.22      | 8.31 | 32.16     | 30.54     | 4.16                     | 9         |
| B2       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 4.9       | 12:27 | 9.23      | 8.31 | 31.9      | 30.55     | 4.07                     | 11        |
| B2       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 4.9       | 12:27 | 9.14      | 8.35 | 31.93     | 30.52     | 4.19                     | 10        |
| B3       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 12:06 | 9.37      | 8.24 | 31.53     | 30.11     | 3.92                     | 10        |
| B3       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 12:06 | 9.22      | 8.28 | 31.36     | 30.08     | 4.27                     | 9         |
| B3       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 4         | 12:05 | 9.37      | 8.25 | 31.34     | 30.03     | 4.97                     | 9         |
| B3       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 4         | 12:05 | 9.21      | 8.29 | 31.5      | 30.08     | 4.21                     | 8         |
| B4       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 12:17 | 8.3       | 8.22 | 32.16     | 30.48     | 4.25                     | 11        |
| B4       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 12:17 | 8.26      | 8.23 | 32.2      | 30.51     | 4.32                     | 14        |
| B4       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 4         | 12:16 | 8.24      | 8.22 | 32.06     | 30.47     | 4.83                     | 10        |
| B4       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 4         | 12:16 | 8.43      | 8.24 | 32.11     | 30.55     | 4.61                     | 10        |
| C1A      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 11:51 | 8.05      | 8.27 | 31.72     | 30.49     | 6.98                     | 4         |
| C1A      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 11:51 | 8.09      | 8.25 | 31.83     | 30.46     | 7.16                     | 2.5       |
| C1A      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 5.5       | 11:50 | 7.96      | 8.28 | 31.76     | 30.41     | 7.52                     | 8         |
| C1A      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 5.5       | 11:50 | 8.17      | 8.31 | 31.8      | 30.42     | 7.39                     | 9         |
| C1A      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 10        | 11:49 | 7.95      | 8.3  | 31.75     | 30.49     | 7.52                     | 9         |
| C1A      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 10        | 11:49 | 7.96      | 8.29 | 31.68     | 30.42     | 7.83                     | 9         |
| C2A      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 11:51 | 9.6       | 8.19 | 31.92     | 30.05     | 6.14                     | 8         |
| C2A      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 11:51 | 9.6       | 8.2  | 31.92     | 30.09     | 6.33                     | 9         |
| C2A      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 6.15      | 11:50 | 9.69      | 8.19 | 31.91     | 30.08     | 6.54                     | 8         |
| C2A      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 6.15      | 11:50 | 9.66      | 8.23 | 31.92     | 30.1      | 6.49                     | 8         |
| C2A      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 11.3      | 11:49 | 9.61      | 8.2  | 31.77     | 30.07     | 7                        | 9         |
| C2A      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 11.3      | 11:49 | 9.65      | 8.27 | 31.78     | 30.11     | 6.84                     | 10        |
| CR1      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 13:18 | 9.38      | 8.21 | 31.79     | 30.04     | 5.62                     | 4         |
| CR1      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 13:18 | 9.38      | 8.29 | 31.57     | 30.05     | 5.92                     | 5         |
| CR1      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 6.5       | 13:17 | 9.48      | 8.22 | 31.73     | 30.03     | 5.61                     | 9         |
| CR1      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 6.5       | 13:17 | 9.44      | 8.26 | 31.8      | 30.1      | 5.14                     | 10        |
| CR1      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 12        | 13:16 | 9.51      | 8.29 | 31.54     | 30.12     | 5.25                     | 8         |
| CR1      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 12        | 13:16 | 9.44      | 8.23 | 31.65     | 30.11     | 5.28                     | 7         |
| CR2      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 13:04 | 8.93      | 8.18 | 31.76     | 30.48     | 6.38                     | 8         |
| CR2      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 13:04 | 8.76      | 8.19 | 31.75     | 30.4      | 6.66                     | 9         |
| CR2      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 5.4       | 13:03 | 8.9       | 8.25 | 31.54     | 30.42     | 6.22                     | 10        |
| CR2      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 5.4       | 13:03 | 8.76      | 8.25 | 31.78     | 30.44     | 6.92                     | 8         |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| CR2      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 9.8       | 13:02 | 8.92      | 8.25 | 31.63     | 30.44     | 7.2                      | 7         |
| CR2      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 9.8       | 13:02 | 8.82      | 8.27 | 31.77     | 30.45     | 6.9                      | 9         |
| F1A      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 12:43 | 8.74      | 8.15 | 31.74     | 30.51     | 5.01                     | 7         |
| F1A      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 12:43 | 8.96      | 8.15 | 31.6      | 30.54     | 4.44                     | 9         |
| F1A      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 4.2       | 12:42 | 8.8       | 8.14 | 31.75     | 30.47     | 4.43                     | 9         |
| F1A      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 4.2       | 12:42 | 8.95      | 8.16 | 31.74     | 30.45     | 4.51                     | 10        |
| F1A      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 7.4       | 12:41 | 8.96      | 8.18 | 31.6      | 30.45     | 4.66                     | 10        |
| F1A      | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 7.4       | 12:41 | 8.77      | 8.13 | 31.77     | 30.47     | 4.71                     | 9         |
| H1       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 12:52 | 9.89      | 8.09 | 31.19     | 30.21     | 5.99                     | 9         |
| H1       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 12:52 | 10.08     | 8.12 | 31.42     | 30.24     | 6.08                     | 11        |
| H1       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 4.4       | 12:51 | 9.89      | 8.16 | 31.48     | 30.22     | 6.23                     | 10        |
| H1       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 4.4       | 12:51 | 9.96      | 8.15 | 31.22     | 30.18     | 5.5                      | 8         |
| H1       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 7.8       | 12:50 | 10.13     | 8.18 | 31.37     | 30.21     | 6.32                     | 12        |
| H1       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 7.8       | 12:50 | 9.92      | 8.18 | 31.2      | 30.22     | 5.78                     | 12        |
| M1       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 13:07 | 9.93      | 8.29 | 31.44     | 30.51     | 4.67                     | 10        |
| M1       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 13:07 | 9.81      | 8.22 | 31.45     | 30.52     | 4.68                     | 8         |
| M1       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 4.65      | 13:06 | 10.01     | 8.2  | 31.65     | 30.47     | 5.63                     | 9         |
| M1       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 4.65      | 13:06 | 9.99      | 8.24 | 31.6      | 30.48     | 5.06                     | 7         |
| M1       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 8.3       | 13:05 | 9.82      | 8.28 | 31.57     | 30.48     | 5.9                      | 9         |
| M1       | 20220912           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 8.3       | 13:05 | 9.8       | 8.22 | 31.49     | 30.46     | 5.24                     | 9         |
| B1       | 20220914           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:38 | 8.69      | 8.13 | 31.51     | 30.42     | 3.84                     | 3         |
| B1       | 20220914           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:38 | 8.71      | 8.09 | 31.5      | 30.49     | 4.16                     | 2.5       |
| B1       | 20220914           | Sunny   | Moderate      | Mid-Flood | Bottom      | 4.5       | 09:37 | 8.63      | 8.09 | 31.37     | 30.41     | 4.22                     | 2.5       |
| B1       | 20220914           | Sunny   | Moderate      | Mid-Flood | Bottom      | 4.5       | 09:37 | 8.63      | 8.13 | 31.59     | 30.5      | 4.37                     | 2.5       |
| B2       | 20220914           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:55 | 8.61      | 8.16 | 31.31     | 30.12     | 4.26                     | 2.5       |
| B2       | 20220914           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:55 | 8.63      | 8.14 | 31.12     | 30.17     | 3.92                     | 2.5       |
| B2       | 20220914           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.7       | 09:54 | 8.62      | 8.13 | 31.26     | 30.21     | 4.75                     | 2.5       |
| B2       | 20220914           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.7       | 09:54 | 8.65      | 8.19 | 31.18     | 30.21     | 4.58                     | 2.5       |
| B3       | 20220914           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 10:30 | 8.5       | 8.12 | 31.64     | 30.19     | 4.39                     | 2.5       |
| B3       | 20220914           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 10:30 | 8.53      | 8.13 | 31.87     | 30.22     | 4.27                     | 2.5       |
| B3       | 20220914           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.6       | 10:29 | 8.48      | 8.16 | 31.7      | 30.28     | 4.56                     | 2.5       |
| B3       | 20220914           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.6       | 10:29 | 8.48      | 8.1  | 31.94     | 30.24     | 4.69                     | 2.5       |
| B4       | 20220914           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 10:17 | 9.27      | 8.12 | 31.86     | 30.28     | 3.79                     | 2.5       |
| B4       | 20220914           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 10:17 | 9.31      | 8.14 | 31.83     | 30.31     | 3.93                     | 2.5       |
| B4       | 20220914           | Sunny   | Moderate      | Mid-Flood | Bottom      | 4.3       | 10:16 | 9.19      | 8.09 | 31.77     | 30.31     | 4.35                     | 2.5       |
| B4       | 20220914           | Sunny   | Moderate      | Mid-Flood | Bottom      | 4.3       | 10:16 | 9.21      | 8.09 | 31.9      | 30.43     | 4.81                     | 2.5       |
| C1A      | 20220914           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:11 | 8.78      | 8.09 | 31.94     | 30.48     | 5.3                      | 2.5       |
| C1A      | 20220914           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:11 | 8.71      | 8.09 | 31.96     | 30.57     | 5.17                     | 2.5       |
| C1A      | 20220914           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.25      | 09:10 | 8.78      | 8.12 | 31.67     | 30.46     | 5.84                     | 2.5       |
| C1A      | 20220914           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.25      | 09:10 | 8.68      | 8.11 | 31.59     | 30.49     | 5.47                     | 2.5       |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| C1A      | 20220914           | Sunny   | Moderate      | Mid-Flood | Bottom      | 9.5       | 09:09 | 8.63      | 8.16 | 31.61     | 30.53     | 5.61                     | 2.5       |
| C1A      | 20220914           | Sunny   | Moderate      | Mid-Flood | Bottom      | 9.5       | 09:09 | 8.66      | 8.15 | 31.66     | 30.52     | 5.66                     | 2.5       |
| C2A      | 20220914           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 08:12 | 8.48      | 8.11 | 30.99     | 30.13     | 6.04                     | 3         |
| C2A      | 20220914           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 08:12 | 8.43      | 8.11 | 31        | 30.07     | 5.83                     | 2.5       |
| C2A      | 20220914           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.75      | 08:11 | 8.4       | 8.12 | 31.2      | 30.1      | 6.11                     | 2.5       |
| C2A      | 20220914           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.75      | 08:11 | 8.51      | 8.15 | 30.9      | 30.14     | 5.94                     | 2.5       |
| C2A      | 20220914           | Sunny   | Moderate      | Mid-Flood | Bottom      | 10.5      | 08:10 | 8.42      | 8.11 | 30.97     | 30.13     | 6.38                     | 2.5       |
| C2A      | 20220914           | Sunny   | Moderate      | Mid-Flood | Bottom      | 10.5      | 08:10 | 8.42      | 8.1  | 31.16     | 30.17     | 6.27                     | 2.5       |
| CR1      | 20220914           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 08:33 | 8.93      | 8.13 | 31.15     | 30.32     | 5                        | 2.5       |
| CR1      | 20220914           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 08:33 | 8.92      | 8.11 | 31.09     | 30.4      | 5.4                      | 2.5       |
| CR1      | 20220914           | Sunny   | Moderate      | Mid-Flood | Middle      | 6.3       | 08:32 | 8.89      | 8.12 | 31.25     | 30.4      | 4.75                     | 2.5       |
| CR1      | 20220914           | Sunny   | Moderate      | Mid-Flood | Middle      | 6.3       | 08:32 | 8.98      | 8.14 | 31.12     | 30.47     | 4.67                     | 2.5       |
| CR1      | 20220914           | Sunny   | Moderate      | Mid-Flood | Bottom      | 11.6      | 08:31 | 8.97      | 8.13 | 31.02     | 30.36     | 5.08                     | 2.5       |
| CR1      | 20220914           | Sunny   | Moderate      | Mid-Flood | Bottom      | 11.6      | 08:31 | 9.02      | 8.13 | 31.1      | 30.36     | 5.07                     | 2.5       |
| CR2      | 20220914           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 08:50 | 8.85      | 8.12 | 30.92     | 30.16     | 3.8                      | 2.5       |
| CR2      | 20220914           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 08:50 | 8.85      | 8.11 | 31.14     | 30.13     | 4.23                     | 4         |
| CR2      | 20220914           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.8       | 08:49 | 8.91      | 8.16 | 31.23     | 30.01     | 4.58                     | 2.5       |
| CR2      | 20220914           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.8       | 08:49 | 8.85      | 8.14 | 30.97     | 30.09     | 4.44                     | 2.5       |
| CR2      | 20220914           | Sunny   | Moderate      | Mid-Flood | Bottom      | 10.6      | 08:48 | 8.91      | 8.14 | 30.92     | 30.03     | 4.56                     | 2.5       |
| CR2      | 20220914           | Sunny   | Moderate      | Mid-Flood | Bottom      | 10.6      | 08:48 | 8.83      | 8.13 | 30.93     | 30.15     | 4.62                     | 3         |
| F1A      | 20220914           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:53 | 9.15      | 8.17 | 30.96     | 30.41     | 4.95                     | 4         |
| F1A      | 20220914           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:53 | 9.19      | 8.18 | 30.94     | 30.38     | 5.06                     | 2.5       |
| F1A      | 20220914           | Sunny   | Moderate      | Mid-Flood | Middle      | 4.35      | 09:52 | 9.11      | 8.2  | 31.09     | 30.41     | 5.37                     | 2.5       |
| F1A      | 20220914           | Sunny   | Moderate      | Mid-Flood | Middle      | 4.35      | 09:52 | 9.12      | 8.17 | 31.19     | 30.28     | 5.44                     | 2.5       |
| F1A      | 20220914           | Sunny   | Moderate      | Mid-Flood | Bottom      | 7.7       | 09:51 | 9.19      | 8.17 | 31.07     | 30.31     | 5.34                     | 2.5       |
| F1A      | 20220914           | Sunny   | Moderate      | Mid-Flood | Bottom      | 7.7       | 09:51 | 9.08      | 8.16 | 31.07     | 30.35     | 5.81                     | 3         |
| H1       | 20220914           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 10:22 | 9.23      | 8.16 | 32.13     | 30.44     | 3.45                     | 2.5       |
| H1       | 20220914           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 10:22 | 9.24      | 8.23 | 32.36     | 30.37     | 3.83                     | 2.5       |
| H1       | 20220914           | Sunny   | Moderate      | Mid-Flood | Middle      | 3.8       | 10:21 | 9.13      | 8.2  | 32.09     | 30.38     | 3.77                     | 4         |
| H1       | 20220914           | Sunny   | Moderate      | Mid-Flood | Middle      | 3.8       | 10:21 | 9.13      | 8.24 | 32.26     | 30.53     | 3.75                     | 3         |
| H1       | 20220914           | Sunny   | Moderate      | Mid-Flood | Bottom      | 6.6       | 10:20 | 9.25      | 8.17 | 32.2      | 30.47     | 3.88                     | 4         |
| H1       | 20220914           | Sunny   | Moderate      | Mid-Flood | Bottom      | 6.6       | 10:20 | 9.18      | 8.21 | 32.11     | 30.36     | 3.46                     | 2.5       |
| M1       | 20220914           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:29 | 7.94      | 8.24 | 31.82     | 30.44     | 4.42                     | 2.5       |
| M1       | 20220914           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:29 | 8.01      | 8.2  | 31.69     | 30.39     | 4.37                     | 2.5       |
| M1       | 20220914           | Sunny   | Moderate      | Mid-Flood | Middle      | 4.35      | 09:28 | 7.92      | 8.23 | 31.84     | 30.44     | 4.69                     | 2.5       |
| M1       | 20220914           | Sunny   | Moderate      | Mid-Flood | Middle      | 4.35      | 09:28 | 7.89      | 8.2  | 31.83     | 30.43     | 4.68                     | 2.5       |
| M1       | 20220914           | Sunny   | Moderate      | Mid-Flood | Bottom      | 7.7       | 09:27 | 7.96      | 8.25 | 31.48     | 30.5      | 5.15                     | 4         |
| M1       | 20220914           | Sunny   | Moderate      | Mid-Flood | Bottom      | 7.7       | 09:27 | 7.96      | 8.17 | 31.64     | 30.39     | 4.7                      | 3         |
| B1       | 20220914           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 13:27 | 9.25      | 8.15 | 32.1      | 30.43     | 3.62                     | 18        |
| B1       | 20220914           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 13:27 | 9.19      | 8.14 | 31.86     | 30.38     | 3.49                     | 16        |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal   | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|---------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| B1       | 20220914           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 3.6       | 13:26 | 9.28      | 8.19 | 31.97     | 30.44     | 3.92                     | 2.5       |
| B1       | 20220914           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 3.6       | 13:26 | 9.15      | 8.15 | 32.04     | 30.41     | 3.79                     | 2.5       |
| B2       | 20220914           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 13:41 | 8.28      | 8.2  | 31.29     | 30.18     | 3.82                     | 14        |
| B2       | 20220914           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 13:41 | 8.31      | 8.21 | 31.52     | 30.19     | 3.61                     | 13        |
| B2       | 20220914           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 4.8       | 13:40 | 8.27      | 8.23 | 31.39     | 30.18     | 4.35                     | 15        |
| B2       | 20220914           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 4.8       | 13:40 | 8.32      | 8.23 | 31.35     | 30.27     | 3.91                     | 15        |
| B3       | 20220914           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 13:15 | 8.53      | 8.24 | 31.81     | 30.44     | 4.83                     | 14        |
| B3       | 20220914           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 13:15 | 8.53      | 8.17 | 31.73     | 30.41     | 5.35                     | 12        |
| B3       | 20220914           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 4.3       | 13:14 | 8.58      | 8.24 | 31.73     | 30.43     | 5.52                     | 12        |
| B3       | 20220914           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 4.3       | 13:14 | 8.61      | 8.26 | 31.88     | 30.43     | 5.55                     | 11        |
| B4       | 20220914           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 13:26 | 8.65      | 8.08 | 31.85     | 30.33     | 5.54                     | 11        |
| B4       | 20220914           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 13:26 | 8.75      | 8.14 | 32.02     | 30.4      | 4.88                     | 10        |
| B4       | 20220914           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 3.1       | 13:25 | 8.68      | 8.11 | 31.98     | 30.32     | 5.53                     | 11        |
| B4       | 20220914           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 3.1       | 13:25 | 8.74      | 8.15 | 31.99     | 30.39     | 6.01                     | 10        |
| C1A      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 13:04 | 9.28      | 8.15 | 31.48     | 30.48     | 6.68                     | 3         |
| C1A      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 13:04 | 9.31      | 8.21 | 31.33     | 30.47     | 6.5                      | 2.5       |
| C1A      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Middle      | 5.15      | 13:03 | 9.19      | 8.16 | 31.43     | 30.5      | 6.68                     | 4         |
| C1A      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Middle      | 5.15      | 13:03 | 9.3       | 8.15 | 31.35     | 30.5      | 6.78                     | 2.5       |
| C1A      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 9.3       | 13:02 | 9.31      | 8.24 | 31.39     | 30.56     | 7.03                     | 4         |
| C1A      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 9.3       | 13:02 | 9.18      | 8.19 | 31.45     | 30.5      | 7.2                      | 2.5       |
| C2A      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 13:04 | 8.91      | 8.18 | 31.38     | 30.24     | 6.24                     | 2.5       |
| C2A      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 13:04 | 8.97      | 8.16 | 31.4      | 30.31     | 6                        | 3         |
| C2A      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Middle      | 5.65      | 13:03 | 8.87      | 8.13 | 31.48     | 30.33     | 6.45                     | 2.5       |
| C2A      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Middle      | 5.65      | 13:03 | 8.87      | 8.21 | 31.48     | 30.21     | 6.48                     | 2.5       |
| C2A      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 10.3      | 13:02 | 8.95      | 8.16 | 31.33     | 30.27     | 6.54                     | 2.5       |
| C2A      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 10.3      | 13:02 | 8.84      | 8.16 | 31.39     | 30.33     | 6.69                     | 2.5       |
| CR1      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 14:33 | 9.12      | 8.14 | 31.31     | 30.28     | 3.72                     | 2.5       |
| CR1      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 14:33 | 9.03      | 8.14 | 31.46     | 30.24     | 3.45                     | 3         |
| CR1      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Middle      | 6.2       | 14:32 | 9.06      | 8.16 | 31.36     | 30.31     | 3.69                     | 2.5       |
| CR1      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Middle      | 6.2       | 14:32 | 9.1       | 8.21 | 31.29     | 30.21     | 4.13                     | 2.5       |
| CR1      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 11.4      | 14:31 | 9.11      | 8.18 | 31.43     | 30.18     | 4.7                      | 2.5       |
| CR1      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 11.4      | 14:31 | 9.14      | 8.13 | 31.32     | 30.27     | 4.78                     | 2.5       |
| CR2      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 14:20 | 8.71      | 8.19 | 32.02     | 30.46     | 4.34                     | 2.5       |
| CR2      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 14:20 | 8.64      | 8.21 | 32.06     | 30.5      | 4                        | 2.5       |
| CR2      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Middle      | 5.7       | 14:19 | 8.71      | 8.21 | 32.34     | 30.55     | 4.61                     | 2.5       |
| CR2      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Middle      | 5.7       | 14:19 | 8.74      | 8.26 | 32.02     | 30.48     | 4.73                     | 2.5       |
| CR2      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 10.4      | 14:18 | 8.77      | 8.23 | 32.36     | 30.45     | 4.46                     | 2.5       |
| CR2      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 10.4      | 14:18 | 8.79      | 8.2  | 32.2      | 30.45     | 4.39                     | 2.5       |
| F1A      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 13:52 | 8.81      | 8.18 | 32.6      | 30.32     | 5.13                     | 2.5       |
| F1A      | 20220914           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 13:52 | 8.74      | 8.19 | 32.71     | 30.27     | 5.77                     | 2.5       |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| F1A      | 20220914           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 4.3       | 13:51 | 8.86      | 8.24 | 32.67     | 30.3      | 5.2                      | 2.5       |
| F1A      | 20220914           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 4.3       | 13:51 | 8.78      | 8.23 | 32.65     | 30.31     | 5.2                      | 2.5       |
| F1A      | 20220914           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 7.6       | 13:50 | 8.87      | 8.19 | 32.5      | 30.31     | 6.1                      | 2.5       |
| F1A      | 20220914           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 7.6       | 13:50 | 8.84      | 8.24 | 32.37     | 30.29     | 5.91                     | 2.5       |
| H1       | 20220914           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 14:06 | 7.93      | 8.24 | 31.64     | 30.5      | 4.78                     | 2.5       |
| H1       | 20220914           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 14:06 | 8.03      | 8.23 | 31.65     | 30.5      | 5.53                     | 2.5       |
| H1       | 20220914           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 4.1       | 14:05 | 7.97      | 8.21 | 31.43     | 30.5      | 5.99                     | 2.5       |
| H1       | 20220914           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 4.1       | 14:05 | 7.96      | 8.17 | 31.54     | 30.4      | 5.92                     | 4         |
| H1       | 20220914           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 7.2       | 14:04 | 8.05      | 8.2  | 31.57     | 30.47     | 5.51                     | 2.5       |
| H1       | 20220914           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 7.2       | 14:04 | 8.02      | 8.22 | 31.7      | 30.39     | 6.34                     | 2.5       |
| M1       | 20220914           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 14:15 | 8.74      | 8.1  | 31.44     | 30.44     | 5.29                     | 2.5       |
| M1       | 20220914           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 14:15 | 8.59      | 8.12 | 31.39     | 30.54     | 5.5                      | 2.5       |
| M1       | 20220914           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 4.85      | 14:14 | 8.57      | 8.12 | 31.44     | 30.49     | 4.8                      | 2.5       |
| M1       | 20220914           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 4.85      | 14:14 | 8.6       | 8.09 | 31.41     | 30.49     | 5.26                     | 2.5       |
| M1       | 20220914           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 8.7       | 14:13 | 8.68      | 8.08 | 31.32     | 30.44     | 5.14                     | 2.5       |
| M1       | 20220914           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 8.7       | 14:13 | 8.65      | 8.12 | 31.3      | 30.44     | 5.67                     | 3         |
| B1       | 20220916           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 10:09 | 9.09      | 8.28 | 32.13     | 29.85     | 3.83                     | 6         |
| B1       | 20220916           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 10:09 | 9.09      | 8.25 | 32.13     | 29.82     | 4.07                     | 7         |
| B1       | 20220916           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.5       | 10:08 | 9.24      | 8.31 | 32.02     | 29.87     | 4.36                     | 4         |
| B1       | 20220916           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.5       | 10:08 | 9.09      | 8.26 | 31.91     | 29.87     | 4.59                     | 5         |
| B2       | 20220916           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 10:25 | 8.25      | 8.26 | 32.32     | 30.13     | 3.69                     | 7         |
| B2       | 20220916           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 10:25 | 8.39      | 8.23 | 32.22     | 30.17     | 3.51                     | 7         |
| B2       | 20220916           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.4       | 10:24 | 8.46      | 8.28 | 32.09     | 30.06     | 4.21                     | 9         |
| B2       | 20220916           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.4       | 10:24 | 8.41      | 8.25 | 32.23     | 30.24     | 4.16                     | 9         |
| B3       | 20220916           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 11:27 | 8.52      | 8.3  | 31.03     | 29.76     | 4.82                     | 12        |
| B3       | 20220916           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 11:27 | 8.51      | 8.24 | 30.9      | 29.75     | 4.94                     | 12        |
| B3       | 20220916           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.5       | 11:26 | 8.44      | 8.23 | 30.9      | 29.64     | 5.48                     | 10        |
| B3       | 20220916           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.5       | 11:26 | 8.49      | 8.21 | 31.02     | 29.71     | 5.81                     | 10        |
| B4       | 20220916           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 11:14 | 8.89      | 8.2  | 31.02     | 30.1      | 4.27                     | 8         |
| B4       | 20220916           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 11:14 | 9.09      | 8.18 | 30.86     | 30.04     | 4.68                     | 11        |
| B4       | 20220916           | Sunny   | Moderate      | Mid-Flood | Bottom      | 4.6       | 11:13 | 8.95      | 8.21 | 30.91     | 29.94     | 5.79                     | 9         |
| B4       | 20220916           | Sunny   | Moderate      | Mid-Flood | Bottom      | 4.6       | 11:13 | 8.99      | 8.21 | 30.92     | 30.03     | 5.7                      | 10        |
| C1A      | 20220916           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:42 | 8.95      | 8.3  | 31.5      | 30.05     | 6.15                     | 7         |
| C1A      | 20220916           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:42 | 8.77      | 8.31 | 31.43     | 29.95     | 6.04                     | 7         |
| C1A      | 20220916           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.15      | 09:41 | 8.79      | 8.23 | 31.28     | 30.03     | 6.53                     | 6         |
| C1A      | 20220916           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.15      | 09:41 | 8.79      | 8.29 | 31.35     | 30.04     | 6.49                     | 8         |
| C1A      | 20220916           | Sunny   | Moderate      | Mid-Flood | Bottom      | 9.3       | 09:40 | 9         | 8.27 | 31.38     | 30.07     | 7.31                     | 7         |
| C1A      | 20220916           | Sunny   | Moderate      | Mid-Flood | Bottom      | 9.3       | 09:40 | 9         | 8.25 | 31.4      | 30.13     | 7.17                     | 9         |
| C2A      | 20220916           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 08:52 | 9.65      | 8.22 | 31.69     | 30.25     | 6.95                     | 3         |
| C2A      | 20220916           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 08:52 | 9.68      | 8.23 | 31.65     | 30.09     | 7.11                     | 3         |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| C2A      | 20220916           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.85      | 08:51 | 9.65      | 8.2  | 31.68     | 30.19     | 7.45                     | 2.5       |
| C2A      | 20220916           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.85      | 08:51 | 9.62      | 8.22 | 31.79     | 30.26     | 7.32                     | 3         |
| C2A      | 20220916           | Sunny   | Moderate      | Mid-Flood | Bottom      | 10.7      | 08:50 | 9.71      | 8.19 | 31.77     | 30.17     | 7.84                     | 4         |
| C2A      | 20220916           | Sunny   | Moderate      | Mid-Flood | Bottom      | 10.7      | 08:50 | 9.77      | 8.18 | 31.63     | 30.16     | 7.73                     | 2.5       |
| CR1      | 20220916           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:09 | 9.42      | 8.26 | 31.49     | 30.18     | 3.98                     | 3         |
| CR1      | 20220916           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:09 | 9.39      | 8.3  | 31.5      | 30.1      | 4.35                     | 3         |
| CR1      | 20220916           | Sunny   | Moderate      | Mid-Flood | Middle      | 6.45      | 09:08 | 9.57      | 8.27 | 31.28     | 30.06     | 4.19                     | 10        |
| CR1      | 20220916           | Sunny   | Moderate      | Mid-Flood | Middle      | 6.45      | 09:08 | 9.57      | 8.29 | 31.32     | 30.02     | 4.32                     | 8         |
| CR1      | 20220916           | Sunny   | Moderate      | Mid-Flood | Bottom      | 11.9      | 09:07 | 9.48      | 8.23 | 31.33     | 30.15     | 4.69                     | 3         |
| CR1      | 20220916           | Sunny   | Moderate      | Mid-Flood | Bottom      | 11.9      | 09:07 | 9.35      | 8.28 | 31.3      | 30.08     | 4.74                     | 3         |
| CR2      | 20220916           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:26 | 8.49      | 8.32 | 31.84     | 29.65     | 4.06                     | 12        |
| CR2      | 20220916           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 09:26 | 8.54      | 8.32 | 31.81     | 29.74     | 4.21                     | 8         |
| CR2      | 20220916           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.7       | 09:25 | 8.57      | 8.24 | 31.79     | 29.78     | 4.73                     | 8         |
| CR2      | 20220916           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.7       | 09:25 | 8.38      | 8.25 | 31.66     | 29.76     | 4.49                     | 6         |
| CR2      | 20220916           | Sunny   | Moderate      | Mid-Flood | Bottom      | 10.4      | 09:24 | 8.48      | 8.27 | 31.73     | 29.66     | 5.91                     | 12        |
| CR2      | 20220916           | Sunny   | Moderate      | Mid-Flood | Bottom      | 10.4      | 09:24 | 8.5       | 8.27 | 31.67     | 29.67     | 5.21                     | 13        |
| F1A      | 20220916           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 10:49 | 8.77      | 8.24 | 31.51     | 29.96     | 5.69                     | 2.5       |
| F1A      | 20220916           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 10:49 | 8.92      | 8.23 | 31.34     | 30.04     | 5.95                     | 3         |
| F1A      | 20220916           | Sunny   | Moderate      | Mid-Flood | Middle      | 3.85      | 10:48 | 8.85      | 8.21 | 31.43     | 30.12     | 5.39                     | 2.5       |
| F1A      | 20220916           | Sunny   | Moderate      | Mid-Flood | Middle      | 3.85      | 10:48 | 8.78      | 8.22 | 31.34     | 30.11     | 6.02                     | 2.5       |
| F1A      | 20220916           | Sunny   | Moderate      | Mid-Flood | Bottom      | 6.7       | 10:47 | 8.78      | 8.2  | 31.48     | 30.11     | 6.33                     | 2.5       |
| F1A      | 20220916           | Sunny   | Moderate      | Mid-Flood | Bottom      | 6.7       | 10:47 | 8.74      | 8.21 | 31.35     | 30.03     | 6.45                     | 3         |
| H1       | 20220916           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 10:52 | 8.75      | 8.21 | 30.24     | 30.02     | 3.55                     | 7         |
| H1       | 20220916           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 10:52 | 8.83      | 8.22 | 30.28     | 30.08     | 3.81                     | 9         |
| H1       | 20220916           | Sunny   | Moderate      | Mid-Flood | Middle      | 3.8       | 10:51 | 8.68      | 8.22 | 30.21     | 30.15     | 4.14                     | 8         |
| H1       | 20220916           | Sunny   | Moderate      | Mid-Flood | Middle      | 3.8       | 10:51 | 8.6       | 8.17 | 30.36     | 30.03     | 4.28                     | 8         |
| H1       | 20220916           | Sunny   | Moderate      | Mid-Flood | Bottom      | 6.6       | 10:50 | 8.82      | 8.21 | 30.17     | 30.14     | 5.23                     | 9         |
| H1       | 20220916           | Sunny   | Moderate      | Mid-Flood | Bottom      | 6.6       | 10:50 | 8.78      | 8.19 | 30.18     | 30.01     | 4.84                     | 8         |
| M1       | 20220916           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 10:26 | 9.15      | 8.3  | 31.59     | 29.78     | 4.5                      | 13        |
| M1       | 20220916           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 10:26 | 9.33      | 8.28 | 31.47     | 29.82     | 4.61                     | 14        |
| M1       | 20220916           | Sunny   | Moderate      | Mid-Flood | Middle      | 4.1       | 10:25 | 9.17      | 8.33 | 31.62     | 29.81     | 4.68                     | 5         |
| M1       | 20220916           | Sunny   | Moderate      | Mid-Flood | Middle      | 4.1       | 10:25 | 9.24      | 8.33 | 31.39     | 29.8      | 4.32                     | 4         |
| M1       | 20220916           | Sunny   | Moderate      | Mid-Flood | Bottom      | 7.2       | 10:24 | 9.39      | 8.25 | 31.49     | 29.87     | 4.94                     | 2.5       |
| M1       | 20220916           | Sunny   | Moderate      | Mid-Flood | Bottom      | 7.2       | 10:24 | 9.25      | 8.33 | 31.41     | 29.81     | 5.16                     | 2.5       |
| B1       | 20220916           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 14:39 | 8.68      | 8.25 | 31.36     | 30.08     | 4.3                      | 10        |
| B1       | 20220916           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 14:39 | 8.53      | 8.28 | 31.3      | 30.14     | 3.7                      | 11        |
| B1       | 20220916           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 3.6       | 14:38 | 8.53      | 8.26 | 31.3      | 30.08     | 4.49                     | 3         |
| B1       | 20220916           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 3.6       | 14:38 | 8.74      | 8.28 | 31.27     | 30.02     | 4.93                     | 3         |
| B2       | 20220916           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 14:53 | 8.88      | 8.31 | 31.71     | 29.98     | 4.76                     | 5         |
| B2       | 20220916           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 14:53 | 8.94      | 8.31 | 31.73     | 30.05     | 4.53                     | 4         |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal   | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|---------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| B2       | 20220916           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 4.3       | 14:52 | 8.98      | 8.24 | 31.88     | 30.09     | 4.85                     | 4         |
| B2       | 20220916           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 4.3       | 14:52 | 9.03      | 8.28 | 31.78     | 30        | 5.143                    | 8         |
| B3       | 20220916           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 14:28 | 9.21      | 8.3  | 31.99     | 30.15     | 6.34                     | 9         |
| B3       | 20220916           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 14:28 | 9.18      | 8.28 | 32.08     | 30.24     | 5.66                     | 6         |
| B3       | 20220916           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 3.4       | 14:27 | 9.32      | 8.25 | 31.99     | 30.15     | 7.13                     | 5         |
| B3       | 20220916           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 3.4       | 14:27 | 9.42      | 8.25 | 31.99     | 30.27     | 6.62                     | 9         |
| B4       | 20220916           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 14:38 | 9.06      | 8.18 | 30.66     | 30.17     | 6.43                     | 22        |
| B4       | 20220916           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 14:38 | 8.98      | 8.16 | 30.64     | 30.17     | 6.21                     | 24        |
| B4       | 20220916           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 3.7       | 14:37 | 9.04      | 8.21 | 30.71     | 30.12     | 6.92                     | 12        |
| B4       | 20220916           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 3.7       | 14:37 | 8.97      | 8.17 | 30.64     | 30.19     | 6.88                     | 10        |
| C1A      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 14:17 | 8.85      | 8.29 | 30.99     | 30.33     | 7.93                     | 4         |
| C1A      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 14:17 | 8.94      | 8.27 | 31.08     | 30.19     | 7.68                     | 5         |
| C1A      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Middle      | 4.8       | 14:16 | 8.92      | 8.24 | 31.13     | 30.2      | 8.08                     | 11        |
| C1A      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Middle      | 4.8       | 14:16 | 8.9       | 8.22 | 30.97     | 30.25     | 7.63                     | 11        |
| C1A      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 8.6       | 14:15 | 8.82      | 8.24 | 30.99     | 30.16     | 8.21                     | 2.5       |
| C1A      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 8.6       | 14:15 | 8.81      | 8.22 | 30.96     | 30.15     | 8.57                     | 3         |
| C2A      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 14:17 | 8.64      | 8.3  | 31.63     | 30.2      | 6.46                     | 4         |
| C2A      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 14:17 | 8.57      | 8.27 | 31.6      | 30.29     | 6.3                      | 5         |
| C2A      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Middle      | 5.95      | 14:16 | 8.57      | 8.29 | 31.72     | 30.19     | 6.83                     | 11        |
| C2A      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Middle      | 5.95      | 14:16 | 8.64      | 8.25 | 31.63     | 30.16     | 6.73                     | 12        |
| C2A      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 10.9      | 14:15 | 8.55      | 8.27 | 31.62     | 30.19     | 7.2                      | 2.5       |
| C2A      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 10.9      | 14:15 | 8.54      | 8.23 | 31.69     | 30.3      | 6.94                     | 3         |
| CR1      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 15:49 | 9.27      | 8.15 | 31.82     | 30.13     | 3.81                     | 7         |
| CR1      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 15:49 | 9.28      | 8.22 | 31.94     | 30.11     | 3.58                     | 8         |
| CR1      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Middle      | 6.65      | 15:48 | 9.22      | 8.15 | 31.87     | 30.17     | 4.83                     | 7         |
| CR1      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Middle      | 6.65      | 15:48 | 9.31      | 8.22 | 31.93     | 29.99     | 4.05                     | 8         |
| CR1      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 12.3      | 15:47 | 9.11      | 8.22 | 31.79     | 30.06     | 5.03                     | 2.5       |
| CR1      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 12.3      | 15:47 | 9.37      | 8.19 | 31.89     | 30.01     | 4.28                     | 2.5       |
| CR2      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 15:34 | 8.57      | 8.15 | 31.77     | 29.93     | 4.48                     | 9         |
| CR2      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 15:34 | 8.51      | 8.15 | 31.65     | 29.83     | 3.91                     | 8         |
| CR2      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Middle      | 6.05      | 15:33 | 8.59      | 8.17 | 31.71     | 29.91     | 4.36                     | 9         |
| CR2      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Middle      | 6.05      | 15:33 | 8.37      | 8.16 | 31.8      | 29.87     | 4.82                     | 8         |
| CR2      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 11.1      | 15:32 | 8.35      | 8.15 | 31.81     | 29.87     | 5.39                     | 3         |
| CR2      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 11.1      | 15:32 | 8.47      | 8.17 | 31.8      | 29.88     | 5.23                     | 2.5       |
| F1A      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 15:05 | 8.47      | 8.14 | 32.74     | 30.22     | 4.36                     | 12        |
| F1A      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 15:05 | 8.31      | 8.15 | 32.57     | 30.25     | 4.99                     | 14        |
| F1A      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Middle      | 4.45      | 15:04 | 8.35      | 8.15 | 32.57     | 30.18     | 4.47                     | 4         |
| F1A      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Middle      | 4.45      | 15:04 | 8.4       | 8.18 | 32.72     | 30.25     | 5.03                     | 4         |
| F1A      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 7.9       | 15:03 | 8.32      | 8.13 | 32.56     | 30.2      | 5.17                     | 6         |
| F1A      | 20220916           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 7.9       | 15:03 | 8.46      | 8.16 | 32.64     | 30.19     | 4.54                     | 7         |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal   | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|---------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| H1       | 20220916           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 15:19 | 8.91      | 8.16 | 31.56     | 30.31     | 4.93                     | 13        |
| H1       | 20220916           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 15:19 | 8.93      | 8.21 | 31.48     | 30.15     | 5.11                     | 12        |
| H1       | 20220916           | Sunny   | Moderate      | Mid-Ebb | Middle      | 3.95      | 15:18 | 8.88      | 8.18 | 31.47     | 30.17     | 4.89                     | 12        |
| H1       | 20220916           | Sunny   | Moderate      | Mid-Ebb | Middle      | 3.95      | 15:18 | 9.07      | 8.2  | 31.39     | 30.22     | 5.46                     | 16        |
| H1       | 20220916           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 6.9       | 15:17 | 8.9       | 8.19 | 31.51     | 30.15     | 5.07                     | 9         |
| H1       | 20220916           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 6.9       | 15:17 | 9.04      | 8.2  | 31.45     | 30.17     | 5.82                     | 10        |
| M1       | 20220916           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 15:30 | 8.95      | 8.29 | 32.08     | 30.23     | 4.24                     | 4         |
| M1       | 20220916           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 15:30 | 8.9       | 8.27 | 32.03     | 30.21     | 4.53                     | 5         |
| M1       | 20220916           | Sunny   | Moderate      | Mid-Ebb | Middle      | 4.4       | 15:29 | 8.87      | 8.22 | 31.96     | 30.1      | 4.51                     | 2.5       |
| M1       | 20220916           | Sunny   | Moderate      | Mid-Ebb | Middle      | 4.4       | 15:29 | 8.97      | 8.24 | 32.06     | 30.23     | 4.88                     | 4         |
| M1       | 20220916           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 7.8       | 15:28 | 8.98      | 8.22 | 32.1      | 30.1      | 5.35                     | 2.5       |
| M1       | 20220916           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 7.8       | 15:28 | 8.97      | 8.25 | 32.06     | 30.14     | 4.98                     | 2.5       |
| B1       | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 08:58 | 7.99      | 8.28 | 32.33     | 28.55     | 3.49                     | 2.5       |
| B1       | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 08:58 | 8.09      | 8.3  | 32.33     | 28.54     | 3.22                     | 2.5       |
| B1       | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 4.2       | 08:57 | 8.1       | 8.33 | 32.48     | 28.63     | 3.72                     | 4         |
| B1       | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 4.2       | 08:57 | 8.08      | 8.27 | 32.49     | 28.62     | 3.62                     | 4         |
| B2       | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 09:14 | 9.04      | 8.33 | 33.72     | 28.58     | 3.36                     | 2.5       |
| B2       | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 09:14 | 9.17      | 8.32 | 33.83     | 28.59     | 3.16                     | 3         |
| B2       | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 4.5       | 09:13 | 9.07      | 8.28 | 33.72     | 28.52     | 3.32                     | 3         |
| B2       | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 4.5       | 09:13 | 9.18      | 8.33 | 32.27     | 28.49     | 3.31                     | 2.5       |
| B3       | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 10:33 | 8.87      | 8.3  | 32.45     | 28.62     | 4.73                     | 2.5       |
| B3       | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 10:33 | 8.97      | 8.25 | 32.44     | 28.68     | 4.44                     | 2.5       |
| B3       | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 3.6       | 10:32 | 8.87      | 8.31 | 32.4      | 28.68     | 5.07                     | 2.5       |
| B3       | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 3.6       | 10:32 | 9         | 8.31 | 32.44     | 28.61     | 4.8                      | 3         |
| B4       | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 10:19 | 9.03      | 8.27 | 33.19     | 28.52     | 5.16                     | 7         |
| B4       | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 10:19 | 9.29      | 8.23 | 33.09     | 28.62     | 4.82                     | 6         |
| B4       | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 3.8       | 10:18 | 9.13      | 8.32 | 33.11     | 28.56     | 5.2                      | 2.5       |
| B4       | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 3.8       | 10:18 | 9.17      | 8.28 | 33.25     | 28.55     | 5.33                     | 2.5       |
| C1A      | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 08:28 | 9.21      | 8.32 | 32.65     | 28.66     | 6.43                     | 3         |
| C1A      | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 08:28 | 9.14      | 8.27 | 32.38     | 28.6      | 6.24                     | 2.5       |
| C1A      | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 4.95      | 08:27 | 9.17      | 8.34 | 32.39     | 28.64     | 6.88                     | 3         |
| C1A      | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 4.95      | 08:27 | 9.19      | 8.3  | 32.49     | 28.65     | 6.77                     | 6         |
| C1A      | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 8.9       | 08:26 | 9.13      | 8.28 | 32.59     | 28.64     | 6.76                     | 4         |
| C1A      | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 8.9       | 08:26 | 9.15      | 8.29 | 32.72     | 28.58     | 7.17                     | 4         |
| C2A      | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 10:30 | 8.55      | 8.34 | 33.51     | 28.53     | 5.89                     | 3         |
| C2A      | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 10:30 | 8.53      | 8.29 | 33.48     | 28.63     | 6.02                     | 5         |
| C2A      | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 6.2       | 10:29 | 8.54      | 8.32 | 33.32     | 28.54     | 6.32                     | 2.5       |
| C2A      | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 6.2       | 10:29 | 8.59      | 8.3  | 33.35     | 28.6      | 6.08                     | 2.5       |
| C2A      | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 11.4      | 10:28 | 8.57      | 8.33 | 33.27     | 28.53     | 6.42                     | 3         |
| C2A      | 20220919           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 11.4      | 10:28 | 8.59      | 8.28 | 33.27     | 28.53     | 6.63                     | 2.5       |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| CR1      | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 10:10 | 9.03      | 8.22 | 32.56     | 28.52     | 4.48                     | 2.5       |
| CR1      | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 10:10 | 9.11      | 8.24 | 32.91     | 28.52     | 4.13                     | 2.5       |
| CR1      | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 6.65      | 10:09 | 9.12      | 8.21 | 32.85     | 28.65     | 5.2                      | 4         |
| CR1      | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 6.65      | 10:09 | 9.15      | 8.26 | 32.78     | 28.64     | 4.54                     | 2.5       |
| CR1      | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 12.3      | 10:08 | 9.09      | 8.24 | 32.9      | 28.6      | 4.96                     | 2.5       |
| CR1      | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 12.3      | 10:08 | 9.11      | 8.26 | 32.56     | 28.66     | 5.1                      | 2.5       |
| CR2      | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:56 | 8.65      | 8.3  | 32.83     | 28.6      | 5.57                     | 6         |
| CR2      | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:56 | 8.65      | 8.28 | 32.74     | 28.69     | 5.39                     | 6         |
| CR2      | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 6         | 09:55 | 8.53      | 8.29 | 32.72     | 28.6      | 5.49                     | 7         |
| CR2      | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 6         | 09:55 | 8.54      | 8.32 | 32.79     | 28.57     | 5.95                     | 6         |
| CR2      | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 11        | 09:54 | 8.52      | 8.23 | 32.62     | 28.71     | 5.46                     | 4         |
| CR2      | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 11        | 09:54 | 8.6       | 8.23 | 32.8      | 28.62     | 6.36                     | 4         |
| F1A      | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:53 | 8.75      | 8.27 | 32.68     | 28.47     | 5.05                     | 2.5       |
| F1A      | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:53 | 8.6       | 8.3  | 32.9      | 28.54     | 5.06                     | 3         |
| F1A      | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.45      | 09:52 | 8.59      | 8.28 | 32.6      | 28.6      | 5.53                     | 4         |
| F1A      | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.45      | 09:52 | 8.76      | 8.34 | 32.66     | 28.58     | 4.63                     | 2.5       |
| F1A      | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 7.9       | 09:51 | 8.72      | 8.28 | 32.75     | 28.57     | 5.84                     | 4         |
| F1A      | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 7.9       | 09:51 | 8.73      | 8.34 | 32.88     | 28.48     | 5.08                     | 3         |
| H1       | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:42 | 8.3       | 8.16 | 33.39     | 28.67     | 4.71                     | 2.5       |
| H1       | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:42 | 8.45      | 8.25 | 33.4      | 28.63     | 4.41                     | 2.5       |
| H1       | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.45      | 09:41 | 8.27      | 8.22 | 33.32     | 28.66     | 5.14                     | 6         |
| H1       | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.45      | 09:41 | 8.31      | 8.21 | 33.64     | 28.63     | 4.83                     | 4         |
| H1       | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 7.9       | 09:40 | 8.39      | 8.24 | 33.49     | 28.58     | 5.86                     | 16        |
| H1       | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 7.9       | 09:40 | 8.28      | 8.22 | 33.6      | 28.67     | 5.65                     | 16        |
| M1       | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:27 | 8.27      | 8.25 | 32.57     | 28.65     | 4.77                     | 3         |
| M1       | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:27 | 8.25      | 8.23 | 32.39     | 28.72     | 5.28                     | 2.5       |
| M1       | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.9       | 09:26 | 8.18      | 8.31 | 32.27     | 28.67     | 5.67                     | 2.5       |
| M1       | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.9       | 09:26 | 8.19      | 8.32 | 32.43     | 28.73     | 5.65                     | 2.5       |
| M1       | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 8.8       | 09:25 | 8.14      | 8.27 | 32.27     | 28.66     | 5.74                     | 2.5       |
| M1       | 20220919           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 8.8       | 09:25 | 8.12      | 8.28 | 32.53     | 28.67     | 5.69                     | 2.5       |
| B1       | 20220919           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:37 | 9.05      | 8.24 | 32.55     | 28.75     | 4                        | 8         |
| B1       | 20220919           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:37 | 9.01      | 8.18 | 32.84     | 28.71     | 4.06                     | 4         |
| B1       | 20220919           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.7       | 16:36 | 8.93      | 8.22 | 32.56     | 28.69     | 4.3                      | 5         |
| B1       | 20220919           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.7       | 16:36 | 9.08      | 8.23 | 32.59     | 28.68     | 4.52                     | 7         |
| B2       | 20220919           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:51 | 8.45      | 8.26 | 32.51     | 28.85     | 5.1                      | 5         |
| B2       | 20220919           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:51 | 8.46      | 8.25 | 32.53     | 28.83     | 4.95                     | 5         |
| B2       | 20220919           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 4         | 16:50 | 8.4       | 8.32 | 32.53     | 28.91     | 5.15                     | 10        |
| B2       | 20220919           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 4         | 16:50 | 8.46      | 8.2  | 32.51     | 28.92     | 4.75                     | 7         |
| B3       | 20220919           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:38 | 8.55      | 8.21 | 32.65     | 28.74     | 4.97                     | 2.5       |
| B3       | 20220919           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:38 | 8.66      | 8.15 | 32.73     | 28.6      | 5.09                     | 3         |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| B3       | 20220919           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 4         | 16:37 | 8.76      | 8.29 | 32.77     | 28.6      | 5.85                     | 3         |
| В3       | 20220919           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 4         | 16:37 | 8.62      | 8.28 | 32.74     | 28.75     | 5.44                     | 3         |
| B4       | 20220919           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:27 | 8.87      | 8.26 | 33.53     | 29.02     | 5.42                     | 2.5       |
| B4       | 20220919           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:27 | 8.86      | 8.3  | 33.77     | 29.08     | 5.75                     | 2.5       |
| B4       | 20220919           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.5       | 16:26 | 8.81      | 8.34 | 33.54     | 29.02     | 5.77                     | 2.5       |
| B4       | 20220919           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.5       | 16:26 | 8.74      | 8.31 | 33.67     | 29.04     | 5.25                     | 2.5       |
| C1A      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:16 | 9.49      | 8.29 | 32.47     | 28.9      | 6.01                     | 2.5       |
| C1A      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:16 | 9.47      | 8.24 | 32.43     | 28.82     | 5.72                     | 2.5       |
| C1A      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.75      | 16:15 | 9.49      | 8.35 | 32.39     | 28.85     | 6.84                     | 6         |
| C1A      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.75      | 16:15 | 9.33      | 8.3  | 32.43     | 28.81     | 6.61                     | 6         |
| C1A      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.5      | 16:14 | 9.47      | 8.3  | 32.39     | 28.87     | 6.88                     | 7         |
| C1A      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.5      | 16:14 | 9.54      | 8.3  | 32.44     | 28.89     | 6.75                     | 11        |
| C2A      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:16 | 9.23      | 8.18 | 32.56     | 28.9      | 6.84                     | 4         |
| C2A      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:16 | 9.3       | 8.16 | 32.46     | 28.77     | 6.5                      | 4         |
| C2A      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.75      | 16:15 | 9.43      | 8.17 | 32.53     | 28.81     | 6.88                     | 5         |
| C2A      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.75      | 16:15 | 9.28      | 8.17 | 32.43     | 28.78     | 7.09                     | 3         |
| C2A      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.5      | 16:14 | 9.25      | 8.23 | 32.5      | 28.9      | 7.55                     | 2.5       |
| C2A      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.5      | 16:14 | 9.23      | 8.16 | 32.5      | 28.81     | 7.29                     | 4         |
| CR1      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 17:46 | 8.36      | 8.32 | 33.37     | 28.79     | 5.69                     | 2.5       |
| CR1      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 17:46 | 8.28      | 8.35 | 33.49     | 28.93     | 6.07                     | 2.5       |
| CR1      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Middle      | 6.2       | 17:45 | 8.26      | 8.35 | 33.55     | 28.86     | 5.28                     | 2.5       |
| CR1      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Middle      | 6.2       | 17:45 | 8.21      | 8.35 | 33.38     | 28.81     | 6.08                     | 5         |
| CR1      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 11.4      | 17:44 | 8.21      | 8.29 | 33.38     | 28.9      | 5.55                     | 5         |
| CR1      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 11.4      | 17:44 | 8.13      | 8.31 | 33.35     | 28.9      | 5.7                      | 3         |
| CR2      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 17:30 | 9.46      | 8.32 | 32.6      | 28.65     | 5.24                     | 3         |
| CR2      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 17:30 | 9.45      | 8.29 | 32.52     | 28.65     | 5.64                     | 5         |
| CR2      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.85      | 17:29 | 9.29      | 8.25 | 32.34     | 28.68     | 6.33                     | 6         |
| CR2      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.85      | 17:29 | 9.4       | 8.28 | 32.68     | 28.64     | 6.26                     | 6         |
| CR2      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.7      | 17:28 | 9.48      | 8.29 | 32.57     | 28.57     | 6.52                     | 3         |
| CR2      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.7      | 17:28 | 9.49      | 8.32 | 32.59     | 28.63     | 6.69                     | 2.5       |
| F1A      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 17:04 | 9.49      | 8.15 | 32.87     | 28.76     | 5.56                     | 3         |
| F1A      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 17:04 | 9.45      | 8.15 | 32.98     | 28.85     | 6.39                     | 2.5       |
| F1A      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Middle      | 4.3       | 17:03 | 9.57      | 8.16 | 32.88     | 28.81     | 5.77                     | 2.5       |
| F1A      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Middle      | 4.3       | 17:03 | 9.53      | 8.17 | 32.99     | 28.72     | 6.01                     | 3         |
| F1A      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 7.6       | 17:02 | 9.54      | 8.16 | 32.91     | 28.84     | 6.12                     | 2.5       |
| F1A      | 20220919           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 7.6       | 17:02 | 9.49      | 8.17 | 33.04     | 28.81     | 6.74                     | 2.5       |
| H1       | 20220919           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 17:18 | 8.47      | 8.14 | 33.48     | 28.78     | 5.61                     | 3         |
| H1       | 20220919           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 17:18 | 8.7       | 8.17 | 33.28     | 28.86     | 5.97                     | 2.5       |
| H1       | 20220919           | Cloudy  | Moderate      | Mid-Flood | Middle      | 3.85      | 17:17 | 8.57      | 8.14 | 33.34     | 28.76     | 5.53                     | 2.5       |
| H1       | 20220919           | Cloudy  | Moderate      | Mid-Flood | Middle      | 3.85      | 17:17 | 8.63      | 8.2  | 33.42     | 28.83     | 5.84                     | 2.5       |

| Location | Date<br>(YYYYMMDD) | Weather     | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|-------------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| H1       | 20220919           | Cloudy      | Moderate      | Mid-Flood | Bottom      | 6.7       | 17:16 | 8.58      | 8.14 | 33.32     | 28.8      | 5.76                     | 9         |
| H1       | 20220919           | Cloudy      | Moderate      | Mid-Flood | Bottom      | 6.7       | 17:16 | 8.6       | 8.18 | 33.33     | 28.81     | 6.63                     | 8         |
| M1       | 20220919           | Cloudy      | Moderate      | Mid-Flood | Surface     | 1         | 17:28 | 9.09      | 8.25 | 33.15     | 29.07     | 4.83                     | 2.5       |
| M1       | 20220919           | Cloudy      | Moderate      | Mid-Flood | Surface     | 1         | 17:28 | 9.2       | 8.35 | 33.08     | 28.96     | 5.26                     | 3         |
| M1       | 20220919           | Cloudy      | Moderate      | Mid-Flood | Middle      | 4.15      | 17:27 | 9.14      | 8.34 | 33.35     | 28.96     | 4.89                     | 3         |
| M1       | 20220919           | Cloudy      | Moderate      | Mid-Flood | Middle      | 4.15      | 17:27 | 9.29      | 8.34 | 33.21     | 29.08     | 4.65                     | 2.5       |
| M1       | 20220919           | Cloudy      | Moderate      | Mid-Flood | Bottom      | 7.3       | 17:26 | 9.2       | 8.32 | 33.34     | 28.95     | 5.77                     | 2.5       |
| M1       | 20220919           | Cloudy      | Moderate      | Mid-Flood | Bottom      | 7.3       | 17:26 | 9.25      | 8.26 | 33.19     | 29.05     | 5.27                     | 2.5       |
| B1       | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Surface     | 1         | 08:50 | 8.34      | 8.25 | 30.75     | 28.26     | 2.91                     | 16        |
| B1       | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Surface     | 1         | 08:50 | 8.36      | 8.28 | 30.72     | 28.22     | 2.6                      | 15        |
| B1       | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Bottom      | 3.6       | 08:49 | 8.27      | 8.22 | 30.85     | 28.2      | 3.59                     | 4         |
| B1       | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Bottom      | 3.6       | 08:49 | 8.25      | 8.23 | 30.68     | 28.15     | 4.08                     | 4         |
| B2       | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Surface     | 1         | 09:05 | 9.23      | 8.27 | 31.09     | 28.24     | 3.61                     | 5         |
| B2       | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Surface     | 1         | 09:05 | 9.11      | 8.33 | 30.84     | 28.23     | 3.26                     | 3         |
| B2       | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Bottom      | 4.8       | 09:04 | 9.15      | 8.26 | 30.79     | 28.28     | 3.97                     | 2.5       |
| B2       | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Bottom      | 4.8       | 09:04 | 9.19      | 8.31 | 31.07     | 28.3      | 3.72                     | 2.5       |
| B3       | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Surface     | 1         | 10:42 | 8.38      | 8.28 | 30.69     | 28.13     | 5.39                     | 5         |
| B3       | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Surface     | 1         | 10:42 | 8.49      | 8.26 | 30.66     | 28.06     | 5.29                     | 5         |
| B3       | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Bottom      | 4         | 10:41 | 8.35      | 8.3  | 30.44     | 28.2      | 5.8                      | 5         |
| B3       | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Bottom      | 4         | 10:41 | 8.25      | 8.28 | 30.41     | 28.21     | 5.61                     | 7         |
| B4       | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Surface     | 1         | 10:31 | 8.75      | 8.18 | 31.68     | 28.34     | 4.35                     | 7         |
| B4       | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Surface     | 1         | 10:31 | 8.61      | 8.21 | 31.44     | 28.34     | 4.51                     | 5         |
| B4       | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Bottom      | 3.3       | 10:30 | 8.68      | 8.19 | 31.45     | 28.43     | 5.12                     | 4         |
| B4       | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Bottom      | 3.3       | 10:30 | 8.62      | 8.18 | 31.48     | 28.34     | 4.81                     | 4         |
| C1A      | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Surface     | 1         | 08:21 | 9.02      | 8.2  | 30.61     | 28.54     | 6.58                     | 4         |
| C1A      | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Surface     | 1         | 08:21 | 8.99      | 8.22 | 30.82     | 28.55     | 6.81                     | 4         |
| C1A      | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Middle      | 4.75      | 08:20 | 9.02      | 8.24 | 30.46     | 28.41     | 7.08                     | 5         |
| C1A      | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Middle      | 4.75      | 08:20 | 8.87      | 8.2  | 30.58     | 28.39     | 6.79                     | 5         |
| C1A      | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Bottom      | 8.5       | 08:19 | 9.04      | 8.19 | 30.67     | 28.56     | 7.24                     | 10        |
| C1A      | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Bottom      | 8.5       | 08:19 | 9.02      | 8.23 | 30.51     | 28.56     | 7.65                     | 13        |
| C2A      | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Surface     | 1         | 10:25 | 8.52      | 8.22 | 30.47     | 28.24     | 6.14                     | 16        |
| C2A      | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Surface     | 1         | 10:25 | 8.36      | 8.21 | 30.39     | 28.22     | 5.29                     | 14        |
| C2A      | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Middle      | 6.05      | 10:24 | 8.55      | 8.19 | 30.54     | 28.26     | 6.07                     | 5         |
| C2A      | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Middle      | 6.05      | 10:24 | 8.41      | 8.22 | 30.4      | 28.24     | 5.73                     | 5         |
| C2A      | 20220921           | ,<br>Cloudy | Moderate      | Mid-Ebb   | Bottom      | 11.1      | 10:23 | 8.38      | 8.21 | 30.47     | 28.24     | 6.61                     | 8         |
| C2A      | 20220921           | ,<br>Cloudy | Moderate      | Mid-Ebb   | Bottom      | 11.1      | 10:23 | 8.56      | 8.22 | 30.69     | 28.27     | 6.74                     | 10        |
| CR1      | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Surface     | 1         | 10:04 | 9.04      | 8.22 | 31.26     | 28.6      | 4.42                     | 4         |
| CR1      | 20220921           | ,<br>Cloudy | Moderate      | Mid-Ebb   | Surface     | 1         | 10:04 | 9.03      | 8.2  | 31.2      | 28.53     | 5.02                     | 4         |
| CR1      | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Middle      | 6.2       | 10:03 | 9.19      | 8.23 | 31.05     | 28.51     | 5.64                     | 8         |
| CR1      | 20220921           | Cloudy      | Moderate      | Mid-Ebb   | Middle      | 6.2       | 10:03 | 9.14      | 8.2  | 31.13     | 28.65     | 4.88                     | 5         |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| CR1      | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 11.4      | 10:02 | 9.05      | 8.23 | 31.23     | 28.57     | 5.75                     | 6         |
| CR1      | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 11.4      | 10:02 | 9.17      | 8.25 | 31.18     | 28.63     | 6.05                     | 5         |
| CR2      | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:47 | 9.14      | 8.28 | 30.56     | 28.38     | 4.7                      | 8         |
| CR2      | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:47 | 9.33      | 8.21 | 31.01     | 28.48     | 4.44                     | 7         |
| CR2      | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 5.85      | 09:46 | 9.22      | 8.24 | 30.75     | 28.48     | 5.29                     | 2.5       |
| CR2      | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 5.85      | 09:46 | 9.17      | 8.24 | 30.91     | 28.48     | 4.73                     | 3         |
| CR2      | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 10.7      | 09:45 | 9.22      | 8.22 | 31        | 28.56     | 5.69                     | 2.5       |
| CR2      | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 10.7      | 09:45 | 9.27      | 8.23 | 30.83     | 28.55     | 5.3                      | 3         |
| F1A      | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:56 | 8.37      | 8.23 | 31.14     | 28.23     | 4.15                     | 4         |
| F1A      | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:56 | 8.25      | 8.18 | 31.27     | 28.24     | 3.82                     | 4         |
| F1A      | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.15      | 09:55 | 8.35      | 8.19 | 31.34     | 28.28     | 4.76                     | 4         |
| F1A      | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.15      | 09:55 | 8.39      | 8.23 | 31.15     | 28.2      | 4.37                     | 4         |
| F1A      | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 7.3       | 09:54 | 8.28      | 8.21 | 31.13     | 28.27     | 5.03                     | 5         |
| F1A      | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 7.3       | 09:54 | 8.33      | 8.24 | 31.09     | 28.16     | 5.26                     | 3         |
| H1       | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:31 | 8.24      | 8.3  | 30.85     | 28.39     | 3.27                     | 8         |
| H1       | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:31 | 8.28      | 8.35 | 30.93     | 28.41     | 2.89                     | 5         |
| H1       | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.35      | 09:30 | 8.33      | 8.35 | 30.93     | 28.41     | 3.75                     | 4         |
| H1       | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.35      | 09:30 | 8.39      | 8.36 | 30.59     | 28.4      | 3.96                     | 4         |
| H1       | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 7.7       | 09:29 | 8.24      | 8.35 | 30.97     | 28.43     | 4.42                     | 4         |
| H1       | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 7.7       | 09:29 | 8.29      | 8.32 | 30.55     | 28.33     | 4.07                     | 4         |
| M1       | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:30 | 8.79      | 8.16 | 30.99     | 28.5      | 3.24                     | 3         |
| M1       | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:30 | 8.76      | 8.23 | 31.1      | 28.54     | 3.61                     | 4         |
| M1       | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.65      | 09:29 | 8.87      | 8.23 | 31.17     | 28.38     | 4.03                     | 6         |
| M1       | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.65      | 09:29 | 8.77      | 8.16 | 31.07     | 28.4      | 3.72                     | 5         |
| M1       | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 8.3       | 09:28 | 8.68      | 8.16 | 30.88     | 28.54     | 4.66                     | 2.5       |
| M1       | 20220921           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 8.3       | 09:28 | 8.85      | 8.23 | 31        | 28.41     | 3.96                     | 2.5       |
| B1       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:28 | 8.8       | 8.26 | 30.24     | 28.48     | 3.34                     | 2.5       |
| B1       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:28 | 8.69      | 8.21 | 30.17     | 28.45     | 3.4                      | 2.5       |
| B1       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 4.2       | 16:27 | 8.67      | 8.21 | 30.07     | 28.43     | 3.98                     | 2.5       |
| B1       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 4.2       | 16:27 | 8.83      | 8.24 | 30.19     | 28.43     | 3.76                     | 2.5       |
| B2       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:45 | 8.54      | 8.35 | 31.54     | 28.37     | 3.77                     | 3         |
| B2       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:45 | 8.67      | 8.36 | 31.33     | 28.38     | 3.17                     | 2.5       |
| B2       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.4       | 16:44 | 8.54      | 8.38 | 31.26     | 28.39     | 4.53                     | 2.5       |
| B2       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.4       | 16:44 | 8.72      | 8.37 | 31.44     | 28.53     | 4.1                      | 2.5       |
| B3       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:18 | 8.95      | 8.3  | 30.02     | 28.55     | 5.15                     | 2.5       |
| B3       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:18 | 8.81      | 8.27 | 30.29     | 28.66     | 5.14                     | 4         |
| B3       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.9       | 16:17 | 8.85      | 8.29 | 30.04     | 28.53     | 5.81                     | 4         |
| B3       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.9       | 16:17 | 8.89      | 8.32 | 30.05     | 28.66     | 5.69                     | 2.5       |
| B4       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:28 | 8.95      | 8.28 | 30.12     | 28.41     | 4.3                      | 3         |
| B4       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:28 | 8.8       | 8.29 | 30.21     | 28.5      | 4.13                     | 2.5       |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| B4       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.7       | 16:27 | 8.79      | 8.29 | 30.01     | 28.42     | 4.95                     | 3         |
| B4       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.7       | 16:27 | 8.94      | 8.25 | 29.94     | 28.39     | 5.06                     | 3         |
| C1A      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:07 | 9.51      | 8.28 | 31.7      | 28.56     | 5.35                     | 2.5       |
| C1A      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:07 | 9.38      | 8.29 | 31.81     | 28.51     | 5.61                     | 3         |
| C1A      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.15      | 16:06 | 9.58      | 8.32 | 31.86     | 28.51     | 6.02                     | 2.5       |
| C1A      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.15      | 16:06 | 9.38      | 8.33 | 31.77     | 28.59     | 5.71                     | 3         |
| C1A      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 9.3       | 16:05 | 9.4       | 8.31 | 31.68     | 28.63     | 6.55                     | 2.5       |
| C1A      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 9.3       | 16:05 | 9.37      | 8.34 | 31.82     | 28.53     | 6.13                     | 2.5       |
| C2A      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:07 | 8.62      | 8.19 | 31.11     | 28.16     | 6.28                     | 2.5       |
| C2A      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:07 | 8.6       | 8.21 | 31.03     | 28.19     | 6.36                     | 2.5       |
| C2A      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.7       | 16:06 | 8.63      | 8.21 | 31.24     | 28.25     | 6.42                     | 3         |
| C2A      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.7       | 16:06 | 8.68      | 8.2  | 31.15     | 28.17     | 6.88                     | 3         |
| C2A      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.4      | 16:05 | 8.47      | 8.19 | 31.16     | 28.25     | 7.33                     | 2.5       |
| C2A      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.4      | 16:05 | 8.48      | 8.2  | 31.18     | 28.13     | 6.78                     | 2.5       |
| CR1      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 17:27 | 9.3       | 8.28 | 31.7      | 28.63     | 5.01                     | 4         |
| CR1      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 17:27 | 9.22      | 8.29 | 31.67     | 28.67     | 4.75                     | 2.5       |
| CR1      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Middle      | 6.15      | 17:26 | 9.28      | 8.25 | 31.54     | 28.6      | 5.83                     | 3         |
| CR1      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Middle      | 6.15      | 17:26 | 9.1       | 8.28 | 31.76     | 28.68     | 4.95                     | 2.5       |
| CR1      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 11.3      | 17:25 | 9.24      | 8.26 | 31.48     | 28.62     | 5.65                     | 4         |
| CR1      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 11.3      | 17:25 | 9.25      | 8.32 | 31.83     | 28.62     | 5.49                     | 4         |
| CR2      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 17:45 | 8.27      | 8.22 | 30.35     | 28.35     | 5.77                     | 4         |
| CR2      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 17:45 | 8.46      | 8.22 | 30.25     | 28.35     | 4.86                     | 4         |
| CR2      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.35      | 17:44 | 8.32      | 8.24 | 30.54     | 28.4      | 5.81                     | 2.5       |
| CR2      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.35      | 17:44 | 8.4       | 8.22 | 30.28     | 28.28     | 5.44                     | 2.5       |
| CR2      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 9.7       | 17:43 | 8.27      | 8.22 | 30.53     | 28.39     | 5.22                     | 9         |
| CR2      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 9.7       | 17:43 | 8.32      | 8.18 | 30.32     | 28.34     | 5.96                     | 6         |
| F1A      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:54 | 8.25      | 8.19 | 31.36     | 28.28     | 4.4                      | 3         |
| F1A      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:54 | 8.4       | 8.17 | 31.18     | 28.27     | 4.54                     | 4         |
| F1A      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Middle      | 4.15      | 16:53 | 8.44      | 8.18 | 31.42     | 28.14     | 4.58                     | 2.5       |
| F1A      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Middle      | 4.15      | 16:53 | 8.42      | 8.18 | 31.35     | 28.22     | 4.63                     | 2.5       |
| F1A      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 7.3       | 16:52 | 8.39      | 8.19 | 31.23     | 28.24     | 4.99                     | 2.5       |
| F1A      | 20220921           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 7.3       | 16:52 | 8.44      | 8.18 | 31.4      | 28.14     | 4.71                     | 2.5       |
| H1       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 17:13 | 8.29      | 8.22 | 30.45     | 28.27     | 5.36                     | 3         |
| H1       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 17:13 | 8.34      | 8.3  | 30.41     | 28.25     | 5.76                     | 2.5       |
| H1       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Middle      | 4.25      | 17:12 | 8.46      | 8.26 | 30.37     | 28.21     | 6.13                     | 2.5       |
| H1       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Middle      | 4.25      | 17:12 | 8.25      | 8.23 | 30.29     | 28.2      | 5.7                      | 2.5       |
| H1       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 7.5       | 17:11 | 8.37      | 8.3  | 30.25     | 28.23     | 5.84                     | 2.5       |
| H1       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 7.5       | 17:11 | 8.39      | 8.22 | 30.57     | 28.26     | 5.78                     | 2.5       |
| M1       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 17:04 | 9.09      | 8.2  | 30.41     | 28.56     | 5.04                     | 5         |
| M1       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 17:04 | 9.06      | 8.19 | 30.59     | 28.48     | 5.96                     | 6         |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| M1       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Middle      | 4.25      | 17:03 | 9.03      | 8.2  | 30.47     | 28.54     | 5.26                     | 5         |
| M1       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Middle      | 4.25      | 17:03 | 9.13      | 8.18 | 30.68     | 28.55     | 5.54                     | 4         |
| M1       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 7.5       | 17:02 | 8.94      | 8.2  | 30.4      | 28.59     | 5.48                     | 3         |
| M1       | 20220921           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 7.5       | 17:02 | 8.93      | 8.19 | 30.47     | 28.52     | 6.36                     | 3         |
| B1       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:40 | 8.95      | 8.25 | 32.78     | 28.13     | 4.33                     | 7         |
| B1       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:40 | 8.91      | 8.28 | 32.9      | 28.17     | 4.16                     | 6         |
| B1       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 4.1       | 09:39 | 8.91      | 8.24 | 32.75     | 28.2      | 4.11                     | 4         |
| B1       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 4.1       | 09:39 | 8.97      | 8.28 | 32.68     | 28.17     | 4.67                     | 4         |
| B2       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:56 | 8.41      | 8.37 | 32.42     | 28.59     | 2.63                     | 5         |
| B2       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:56 | 8.57      | 8.32 | 32.58     | 28.63     | 2.98                     | 4         |
| B2       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 4.8       | 09:55 | 8.65      | 8.33 | 32.58     | 28.56     | 2.66                     | 7         |
| B2       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 4.8       | 09:55 | 8.56      | 8.36 | 32.39     | 28.67     | 2.67                     | 7         |
| B3       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 11:53 | 8.38      | 8.22 | 33.31     | 28.29     | 2.65                     | 4         |
| B3       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 11:53 | 8.36      | 8.19 | 33.08     | 28.28     | 2.56                     | 3         |
| B3       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 3.5       | 11:52 | 8.28      | 8.18 | 33.35     | 28.34     | 3.28                     | 5         |
| B3       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 3.5       | 11:52 | 8.35      | 8.2  | 33.19     | 28.29     | 2.96                     | 4         |
| B4       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 11:02 | 8.39      | 8.38 | 32.45     | 28.65     | 2.54                     | 2.5       |
| B4       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 11:02 | 8.38      | 8.34 | 32.61     | 28.69     | 2.47                     | 2.5       |
| B4       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 3.2       | 11:01 | 8.36      | 8.32 | 32.44     | 28.66     | 2.66                     | 5         |
| B4       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 3.2       | 11:01 | 8.35      | 8.33 | 32.4      | 28.61     | 2.96                     | 6         |
| C1A      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:11 | 8.07      | 8.18 | 32.1      | 28.56     | 4.68                     | 2.5       |
| C1A      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 09:11 | 8.18      | 8.12 | 31.93     | 28.63     | 4.77                     | 2.5       |
| C1A      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.8       | 09:10 | 8.33      | 8.15 | 32.06     | 28.61     | 5.18                     | 2.5       |
| C1A      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.8       | 09:10 | 8.36      | 8.14 | 31.96     | 28.61     | 4.99                     | 2.5       |
| C1A      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 8.6       | 09:09 | 8.34      | 8.15 | 32.08     | 28.55     | 5.45                     | 2.5       |
| C1A      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 8.6       | 09:09 | 8.36      | 8.15 | 32.07     | 28.59     | 5.63                     | 4         |
| C2A      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 11:11 | 9.59      | 8.26 | 32.17     | 28.41     | 3.78                     | 2.5       |
| C2A      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 11:11 | 9.45      | 8.28 | 32.34     | 28.36     | 3.69                     | 3         |
| C2A      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 5.8       | 11:10 | 9.61      | 8.27 | 32.23     | 28.38     | 4.55                     | 4         |
| C2A      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 5.8       | 11:10 | 9.58      | 8.3  | 32.28     | 28.36     | 4.01                     | 2.5       |
| C2A      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 10.6      | 11:09 | 9.41      | 8.29 | 32.36     | 28.35     | 4.86                     | 3         |
| C2A      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 10.6      | 11:09 | 9.37      | 8.24 | 32.19     | 28.37     | 4.36                     | 5         |
| CR1      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 10:52 | 8.77      | 8.2  | 33.48     | 28.59     | 2.97                     | 3         |
| CR1      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 10:52 | 8.85      | 8.14 | 33.42     | 28.5      | 2.57                     | 2.5       |
| CR1      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 6.25      | 10:51 | 8.85      | 8.18 | 33.41     | 28.59     | 2.54                     | 9         |
| CR1      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 6.25      | 10:51 | 9.03      | 8.14 | 33.36     | 28.51     | 2.37                     | 5         |
| CR1      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 11.5      | 10:50 | 8.93      | 8.17 | 33.49     | 28.49     | 3.03                     | 7         |
| CR1      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 11.5      | 10:50 | 8.88      | 8.15 | 33.58     | 28.59     | 2.64                     | 5         |
| CR2      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 10:37 | 8.38      | 8.38 | 33.51     | 28.37     | 3.61                     | 6         |
| CR2      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 10:37 | 8.55      | 8.31 | 33.52     | 28.37     | 3.68                     | 3         |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| CR2      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 5.95      | 10:36 | 8.37      | 8.34 | 33.25     | 28.44     | 4.72                     | 4         |
| CR2      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 5.95      | 10:36 | 8.36      | 8.38 | 33.26     | 28.35     | 4.72                     | 6         |
| CR2      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 10.9      | 10:35 | 8.31      | 8.32 | 33.53     | 28.39     | 4.35                     | 2.5       |
| CR2      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 10.9      | 10:35 | 8.26      | 8.35 | 33.35     | 28.36     | 4.36                     | 3         |
| F1A      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 11:18 | 8.66      | 8.14 | 33.46     | 28.25     | 2.25                     | 4         |
| F1A      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 11:18 | 8.84      | 8.13 | 33.28     | 28.29     | 2.4                      | 7         |
| F1A      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4         | 11:17 | 8.73      | 8.11 | 33.35     | 28.24     | 2.57                     | 2.5       |
| F1A      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4         | 11:17 | 8.85      | 8.14 | 33.4      | 28.25     | 2.64                     | 3         |
| F1A      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 7         | 11:16 | 8.87      | 8.13 | 33.34     | 28.32     | 2.66                     | 3         |
| F1A      | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 7         | 11:16 | 8.72      | 8.16 | 33.36     | 28.21     | 3.08                     | 2.5       |
| H1       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 10:23 | 8.94      | 8.27 | 33.24     | 28.21     | 2.52                     | 3         |
| H1       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 10:23 | 8.78      | 8.29 | 33.4      | 28.23     | 2.28                     | 5         |
| H1       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.45      | 10:22 | 9.02      | 8.28 | 33.42     | 28.28     | 2.43                     | 7         |
| H1       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.45      | 10:22 | 9.02      | 8.31 | 33.24     | 28.27     | 2.68                     | 4         |
| H1       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 7.9       | 10:21 | 8.8       | 8.31 | 33.47     | 28.29     | 3.25                     | 5         |
| H1       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 7.9       | 10:21 | 8.97      | 8.27 | 33.24     | 28.29     | 2.96                     | 8         |
| M1       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 10:51 | 9.53      | 8.2  | 32.66     | 28.58     | 2.56                     | 2.5       |
| M1       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 10:51 | 9.54      | 8.14 | 32.82     | 28.47     | 2.65                     | 4         |
| M1       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.55      | 10:50 | 9.51      | 8.18 | 32.64     | 28.49     | 2.31                     | 8         |
| M1       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.55      | 10:50 | 9.54      | 8.18 | 32.65     | 28.55     | 2.69                     | 5         |
| M1       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 8.1       | 10:49 | 9.44      | 8.17 | 32.7      | 28.55     | 2.68                     | 2.5       |
| M1       | 20220923           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 8.1       | 10:49 | 9.34      | 8.19 | 32.8      | 28.5      | 3.01                     | 2.5       |
| B1       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 15:24 | 9.01      | 8.27 | 33.53     | 28.42     | 3.56                     | 2.5       |
| B1       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 15:24 | 8.93      | 8.28 | 33.59     | 28.42     | 3.04                     | 2.5       |
| B1       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 4.6       | 15:23 | 8.91      | 8.31 | 33.52     | 28.4      | 3.78                     | 3         |
| B1       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 4.6       | 15:23 | 8.94      | 8.28 | 33.5      | 28.36     | 3.69                     | 2.5       |
| B2       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 15:02 | 8.41      | 8.38 | 33.14     | 28.4      | 3.79                     | 2.5       |
| B2       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 15:02 | 8.52      | 8.35 | 33.27     | 28.34     | 3.46                     | 2.5       |
| B2       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.7       | 15:01 | 8.48      | 8.41 | 33.24     | 28.4      | 4.48                     | 2.5       |
| B2       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.7       | 15:01 | 8.36      | 8.38 | 33.13     | 28.33     | 4.4                      | 3         |
| B3       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 15:14 | 9.05      | 8.2  | 32.17     | 28.25     | 2.9                      | 2.5       |
| B3       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 15:14 | 8.9       | 8.13 | 32.05     | 28.25     | 2.87                     | 2.5       |
| B3       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.8       | 15:13 | 9         | 8.14 | 32.16     | 28.22     | 3.98                     | 8         |
| B3       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.8       | 15:13 | 9.03      | 8.18 | 31.93     | 28.23     | 3.34                     | 6         |
| B4       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 15:24 | 9.23      | 8.17 | 33.47     | 28.57     | 3.14                     | 2.5       |
| B4       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 15:24 | 9.06      | 8.16 | 33.5      | 28.57     | 3.45                     | 2.5       |
| B4       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.7       | 15:23 | 9.18      | 8.16 | 33.31     | 28.65     | 4.02                     | 4         |
| B4       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.7       | 15:23 | 9.05      | 8.16 | 33.48     | 28.58     | 3.55                     | 2.5       |
| C1A      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 15:03 | 8.31      | 8.18 | 32.17     | 28.4      | 3.87                     | 2.5       |
| C1A      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 15:03 | 8.32      | 8.2  | 32.06     | 28.39     | 3.66                     | 2.5       |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| C1A      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.85      | 15:02 | 8.18      | 8.16 | 32.13     | 28.32     | 4.18                     | 2.5       |
| C1A      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.85      | 15:02 | 8.15      | 8.15 | 32.09     | 28.39     | 4.07                     | 2.5       |
| C1A      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.7      | 15:01 | 8.26      | 8.14 | 32.03     | 28.38     | 4.66                     | 2.5       |
| C1A      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.7      | 15:01 | 8.29      | 8.15 | 31.97     | 28.37     | 4.38                     | 2.5       |
| C2A      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 15:03 | 8.61      | 8.32 | 32.79     | 28.57     | 4.36                     | 4         |
| C2A      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 15:03 | 8.62      | 8.28 | 32.56     | 28.61     | 4.73                     | 2.5       |
| C2A      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.75      | 15:02 | 8.62      | 8.31 | 32.59     | 28.58     | 4.88                     | 9         |
| C2A      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.75      | 15:02 | 8.75      | 8.31 | 32.63     | 28.59     | 4.73                     | 6         |
| C2A      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.5      | 15:01 | 8.74      | 8.31 | 32.57     | 28.59     | 4.99                     | 4         |
| C2A      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.5      | 15:01 | 8.61      | 8.28 | 32.61     | 28.63     | 5.17                     | 6         |
| CR1      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:38 | 9.22      | 8.3  | 32.19     | 28.38     | 2.93                     | 2.5       |
| CR1      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:38 | 9.17      | 8.26 | 32.17     | 28.37     | 3.38                     | 2.5       |
| CR1      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Middle      | 6.35      | 16:37 | 9.18      | 8.32 | 32.16     | 28.32     | 3.84                     | 2.5       |
| CR1      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Middle      | 6.35      | 16:37 | 9.33      | 8.29 | 32.19     | 28.36     | 3.23                     | 2.5       |
| CR1      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 11.7      | 16:36 | 9.26      | 8.32 | 32.23     | 28.33     | 4.05                     | 2.5       |
| CR1      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 11.7      | 16:36 | 9.26      | 8.24 | 32.32     | 28.36     | 3.51                     | 2.5       |
| CR2      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:23 | 8.53      | 8.26 | 33.16     | 28.54     | 3.4                      | 2.5       |
| CR2      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:23 | 8.48      | 8.28 | 33.11     | 28.48     | 3.74                     | 2.5       |
| CR2      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.8       | 16:22 | 8.54      | 8.3  | 33.2      | 28.48     | 3.55                     | 2.5       |
| CR2      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.8       | 16:22 | 8.4       | 8.26 | 32.96     | 28.55     | 3.63                     | 2.5       |
| CR2      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.6      | 16:21 | 8.47      | 8.26 | 33.05     | 28.55     | 3.5                      | 5         |
| CR2      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.6      | 16:21 | 8.46      | 8.28 | 32.96     | 28.53     | 3.87                     | 4         |
| F1A      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 15:11 | 8.51      | 8.36 | 32.46     | 28.39     | 2.68                     | 7         |
| F1A      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 15:11 | 8.51      | 8.31 | 32.59     | 28.45     | 2.55                     | 10        |
| F1A      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Middle      | 3.9       | 15:10 | 8.62      | 8.35 | 32.59     | 28.45     | 3.03                     | 2.5       |
| F1A      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Middle      | 3.9       | 15:10 | 8.5       | 8.32 | 32.44     | 28.38     | 2.85                     | 2.5       |
| F1A      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 6.8       | 15:09 | 8.54      | 8.34 | 32.51     | 28.43     | 3.28                     | 4         |
| F1A      | 20220923           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 6.8       | 15:09 | 8.64      | 8.34 | 32.41     | 28.45     | 3.09                     | 2.5       |
| H1       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:09 | 8.83      | 8.32 | 32.28     | 28.47     | 3.46                     | 2.5       |
| H1       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:09 | 8.82      | 8.31 | 32.21     | 28.45     | 3.65                     | 2.5       |
| H1       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Middle      | 4.05      | 16:08 | 8.91      | 8.28 | 32.33     | 28.47     | 3.92                     | 2.5       |
| H1       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Middle      | 4.05      | 16:08 | 8.88      | 8.33 | 32.2      | 28.41     | 3.46                     | 2.5       |
| H1       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 7.1       | 16:07 | 8.81      | 8.25 | 32.21     | 28.41     | 4.05                     | 2.5       |
| H1       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 7.1       | 16:07 | 8.81      | 8.31 | 32.32     | 28.42     | 4.47                     | 2.5       |
| M1       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:03 | 8.48      | 8.31 | 33.03     | 28.59     | 3.52                     | 2.5       |
| M1       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 16:03 | 8.48      | 8.26 | 32.92     | 28.64     | 3.35                     | 2.5       |
| M1       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Middle      | 4.1       | 16:02 | 8.55      | 8.32 | 33.12     | 28.66     | 3.75                     | 2.5       |
| M1       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Middle      | 4.1       | 16:02 | 8.54      | 8.31 | 32.97     | 28.61     | 3.9                      | 3         |
| M1       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 7.2       | 16:01 | 8.59      | 8.26 | 33.13     | 28.64     | 4.25                     | 2.5       |
| M1       | 20220923           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 7.2       | 16:01 | 8.4       | 8.27 | 32.92     | 28.61     | 3.72                     | 2.5       |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal   | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|---------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| B1       | 20220926           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 11:25 | 8.42      | 8.26 | 32.89     | 28.44     | 3.67                     | 4         |
| B1       | 20220926           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 11:25 | 8.38      | 8.29 | 33.01     | 28.48     | 3.5                      | 4         |
| B1       | 20220926           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 4         | 11:24 | 9.37      | 8.25 | 32.86     | 28.51     | 4.45                     | 4         |
| B1       | 20220926           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 4         | 11:24 | 8.44      | 8.29 | 32.79     | 28.48     | 4.01                     | 3         |
| B2       | 20220926           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 11:42 | 8.42      | 8.35 | 32.32     | 28.67     | 3.52                     | 3         |
| B2       | 20220926           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 11:42 | 8.58      | 8.3  | 32.48     | 28.71     | 3.87                     | 3         |
| B2       | 20220926           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 4.9       | 11:41 | 8.66      | 8.31 | 32.48     | 28.64     | 3.55                     | 5         |
| B2       | 20220926           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 4.9       | 11:41 | 8.57      | 8.34 | 32.29     | 28.75     | 3.56                     | 4         |
| B3       | 20220926           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 12:52 | 8.71      | 8.27 | 33.7      | 28.91     | 4.05                     | 4         |
| B3       | 20220926           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 12:52 | 8.69      | 8.33 | 33.47     | 28.9      | 3.91                     | 3         |
| В3       | 20220926           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 3.5       | 12:51 | 8.61      | 8.32 | 33.74     | 28.96     | 4.83                     | 3         |
| B3       | 20220926           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 3.5       | 12:51 | 8.68      | 8.25 | 33.58     | 28.91     | 4.66                     | 5         |
| B4       | 20220926           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 12:39 | 9.15      | 8.3  | 33.11     | 28.78     | 5.24                     | 4         |
| B4       | 20220926           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 12:39 | 9.14      | 8.26 | 33.27     | 28.82     | 5.17                     | 3         |
| B4       | 20220926           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 3.3       | 12:38 | 9.12      | 8.24 | 33.1      | 28.79     | 5.36                     | 5         |
| B4       | 20220926           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 3.3       | 12:38 | 9.11      | 8.25 | 33.06     | 28.74     | 5.66                     | 3         |
| C1A      | 20220926           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 10:56 | 8.15      | 8.27 | 32.6      | 28.47     | 5.35                     | 4         |
| C1A      | 20220926           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 10:56 | 8.16      | 8.21 | 32.43     | 28.54     | 5.44                     | 2.5       |
| C1A      | 20220926           | Sunny   | Moderate      | Mid-Ebb | Middle      | 4.85      | 10:55 | 8.17      | 8.24 | 32.56     | 28.52     | 5.85                     | 4         |
| C1A      | 20220926           | Sunny   | Moderate      | Mid-Ebb | Middle      | 4.85      | 10:55 | 8.14      | 8.23 | 32.46     | 28.52     | 5.66                     | 4         |
| C1A      | 20220926           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 8.7       | 10:54 | 8.18      | 8.24 | 32.58     | 28.46     | 6.12                     | 4         |
| C1A      | 20220926           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 8.7       | 10:54 | 8.14      | 8.24 | 32.57     | 28.5      | 6.3                      | 4         |
| C2A      | 20220926           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 12:54 | 9.87      | 8.32 | 32.77     | 28.59     | 6.54                     | 4         |
| C2A      | 20220926           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 12:54 | 9.73      | 8.25 | 32.94     | 28.54     | 6.45                     | 3         |
| C2A      | 20220926           | Sunny   | Moderate      | Mid-Ebb | Middle      | 6.25      | 12:53 | 9.89      | 8.33 | 32.83     | 28.56     | 7.31                     | 3         |
| C2A      | 20220926           | Sunny   | Moderate      | Mid-Ebb | Middle      | 6.25      | 12:53 | 9.86      | 8.27 | 32.88     | 28.54     | 6.77                     | 2.5       |
| C2A      | 20220926           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 11.5      | 12:52 | 9.69      | 8.26 | 32.96     | 28.53     | 7.62                     | 4         |
| C2A      | 20220926           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 11.5      | 12:52 | 9.65      | 8.3  | 32.79     | 28.55     | 7.12                     | 7         |
| CR1      | 20220926           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 12:35 | 9.72      | 8.27 | 33.08     | 28.68     | 4.75                     | 7         |
| CR1      | 20220926           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 12:35 | 8.91      | 8.37 | 33.02     | 28.71     | 4.35                     | 7         |
| CR1      | 20220926           | Sunny   | Moderate      | Mid-Ebb | Middle      | 6.2       | 12:34 | 8.91      | 8.25 | 33.01     | 28.68     | 4.32                     | 5         |
| CR1      | 20220926           | Sunny   | Moderate      | Mid-Ebb | Middle      | 6.2       | 12:34 | 9.09      | 8.37 | 32.96     | 28.72     | 4.15                     | 3         |
| CR1      | 20220926           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 11.4      | 12:33 | 8.99      | 8.24 | 33.09     | 28.7      | 4.81                     | 3         |
| CR1      | 20220926           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 11.4      | 12:33 | 8.94      | 8.22 | 33.18     | 28.68     | 4.42                     | 3         |
| CR2      | 20220926           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 12:21 | 8.6       | 8.37 | 32.45     | 28.59     | 4.69                     | 2.5       |
| CR2      | 20220926           | Sunny   | Moderate      | Mid-Ebb | Surface     | 1         | 12:21 | 8.77      | 8.3  | 32.46     | 28.59     | 4.82                     | 3         |
| CR2      | 20220926           | Sunny   | Moderate      | Mid-Ebb | Middle      | 5.75      | 12:20 | 8.59      | 8.33 | 32.19     | 28.66     | 5.56                     | 2.5       |
| CR2      | 20220926           | Sunny   | Moderate      | Mid-Ebb | Middle      | 5.75      | 12:20 | 8.58      | 8.37 | 32.2      | 28.57     | 5.48                     | 2.5       |
| CR2      | 20220926           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 10.5      | 12:19 | 8.53      | 8.31 | 32.47     | 28.61     | 5.19                     | 3         |
| CR2      | 20220926           | Sunny   | Moderate      | Mid-Ebb | Bottom      | 10.5      | 12:19 | 8.48      | 8.34 | 32.29     | 28.58     | 5.2                      | 3         |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| F1A      | 20220926           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 12:15 | 8.26      | 8.18 | 33.4      | 28.5      | 3.61                     | 5         |
| F1A      | 20220926           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 12:15 | 8.44      | 8.17 | 33.22     | 28.54     | 3.76                     | 6         |
| F1A      | 20220926           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 4.05      | 12:14 | 8.33      | 8.15 | 33.29     | 28.49     | 4.93                     | 3         |
| F1A      | 20220926           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 4.05      | 12:14 | 8.45      | 8.18 | 33.34     | 28.5      | 4.6                      | 4         |
| F1A      | 20220926           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 7.1       | 12:13 | 8.47      | 8.17 | 33.28     | 28.57     | 5.02                     | 6         |
| F1A      | 20220926           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 7.1       | 12:13 | 8.32      | 8.2  | 33.3      | 28.46     | 5.44                     | 3         |
| H1       | 20220926           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 12:08 | 9.29      | 8.28 | 33.5      | 28.56     | 3.03                     | 6         |
| H1       | 20220926           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 12:08 | 9.13      | 8.3  | 33.66     | 28.58     | 2.79                     | 3         |
| H1       | 20220926           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 4.3       | 12:07 | 9.37      | 8.29 | 33.68     | 28.63     | 3.14                     | 3         |
| H1       | 20220926           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 4.3       | 12:07 | 9.37      | 8.32 | 33.5      | 28.62     | 3.19                     | 3         |
| H1       | 20220926           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 7.6       | 12:06 | 9.15      | 8.32 | 33.73     | 28.64     | 3.76                     | 5         |
| H1       | 20220926           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 7.6       | 12:06 | 9.32      | 8.28 | 33.5      | 28.64     | 3.47                     | 3         |
| M1       | 20220926           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 11:49 | 9.74      | 8.21 | 33.03     | 28.56     | 4.59                     | 3         |
| M1       | 20220926           | Sunny   | Moderate      | Mid-Ebb   | Surface     | 1         | 11:49 | 9.75      | 8.15 | 33.19     | 28.45     | 4.68                     | 3         |
| M1       | 20220926           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 4.65      | 11:48 | 9.72      | 8.19 | 33.01     | 28.47     | 4.34                     | 2.5       |
| M1       | 20220926           | Sunny   | Moderate      | Mid-Ebb   | Middle      | 4.65      | 11:48 | 9.75      | 8.19 | 33.02     | 28.53     | 4.72                     | 3         |
| M1       | 20220926           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 8.3       | 11:47 | 9.65      | 8.18 | 33.07     | 28.53     | 4.71                     | 3         |
| M1       | 20220926           | Sunny   | Moderate      | Mid-Ebb   | Bottom      | 8.3       | 11:47 | 9.55      | 8.2  | 33.17     | 28.48     | 5.04                     | 2.5       |
| B1       | 20220926           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:31 | 8.54      | 8.2  | 33.68     | 28.53     | 6.55                     | 2.5       |
| B1       | 20220926           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:31 | 8.55      | 8.21 | 33.74     | 28.53     | 6.03                     | 3         |
| B1       | 20220926           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.7       | 16:30 | 8.15      | 8.24 | 33.67     | 28.51     | 6.77                     | 2.5       |
| B1       | 20220926           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.7       | 16:30 | 8.55      | 8.21 | 33.65     | 28.47     | 6.68                     | 2.5       |
| B2       | 20220926           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:45 | 8.91      | 8.32 | 33.31     | 28.54     | 5.96                     | 3         |
| B2       | 20220926           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:45 | 8.88      | 8.29 | 33.44     | 28.48     | 5.63                     | 3         |
| B2       | 20220926           | Sunny   | Moderate      | Mid-Flood | Bottom      | 4.3       | 16:44 | 8.94      | 8.3  | 33.41     | 28.54     | 6.65                     | 3         |
| B2       | 20220926           | Sunny   | Moderate      | Mid-Flood | Bottom      | 4.3       | 16:44 | 8.91      | 8.32 | 33.3      | 28.47     | 6.57                     | 2.5       |
| B3       | 20220926           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:22 | 9.02      | 8.38 | 32.14     | 28.26     | 4.18                     | 3         |
| B3       | 20220926           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:22 | 8.95      | 8.31 | 32.02     | 28.26     | 4.15                     | 2.5       |
| В3       | 20220926           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.8       | 16:21 | 8.96      | 8.32 | 32.13     | 28.23     | 5.26                     | 3         |
| В3       | 20220926           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.8       | 16:21 | 9         | 8.36 | 31.9      | 28.24     | 4.62                     | 3         |
| B4       | 20220926           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:32 | 8.88      | 8.29 | 32.24     | 29.03     | 5.07                     | 3         |
| B4       | 20220926           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:32 | 8.87      | 8.28 | 32.27     | 29.03     | 5.38                     | 2.5       |
| B4       | 20220926           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.4       | 16:31 | 8.87      | 8.28 | 32.08     | 29.11     | 5.95                     | 3         |
| B4       | 20220926           | Sunny   | Moderate      | Mid-Flood | Bottom      | 3.4       | 16:31 | 8.87      | 8.28 | 32.25     | 29.04     | 5.48                     | 5         |
| C1A      | 20220926           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:11 | 8.94      | 8.3  | 31.94     | 28.53     | 5.66                     | 3         |
| C1A      | 20220926           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:11 | 8.96      | 8.32 | 31.83     | 28.52     | 5.45                     | 2.5       |
| C1A      | 20220926           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.4       | 16:10 | 8.92      | 8.33 | 31.9      | 28.45     | 5.97                     | 3         |
| C1A      | 20220926           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.4       | 16:10 | 8.91      | 8.32 | 31.86     | 28.52     | 5.86                     | 3         |
| C1A      | 20220926           | Sunny   | Moderate      | Mid-Flood | Bottom      | 9.8       | 16:09 | 8.9       | 8.31 | 32.18     | 28.51     | 6.45                     | 3         |
| C1A      | 20220926           | Sunny   | Moderate      | Mid-Flood | Bottom      | 9.8       | 16:09 | 8.91      | 8.32 | 32.12     | 28.5      | 6.17                     | 3         |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| C2A      | 20220926           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:11 | 8.71      | 8.28 | 32.65     | 28.45     | 7.05                     | 2.5       |
| C2A      | 20220926           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:11 | 8.67      | 8.24 | 32.42     | 28.49     | 7.42                     | 4         |
| C2A      | 20220926           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.75      | 16:10 | 8.7       | 8.27 | 32.45     | 28.46     | 7.57                     | 5         |
| C2A      | 20220926           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.75      | 16:10 | 8.7       | 8.27 | 32.49     | 28.47     | 7.42                     | 4         |
| C2A      | 20220926           | Sunny   | Moderate      | Mid-Flood | Bottom      | 10.5      | 16:09 | 8.7       | 8.27 | 32.43     | 28.47     | 7.68                     | 2.5       |
| C2A      | 20220926           | Sunny   | Moderate      | Mid-Flood | Bottom      | 10.5      | 16:09 | 8.67      | 8.24 | 32.47     | 28.51     | 7.86                     | 3         |
| CR1      | 20220926           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 17:41 | 8.8       | 8.37 | 32.05     | 28.59     | 2.72                     | 6         |
| CR1      | 20220926           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 17:41 | 8.76      | 8.33 | 32.03     | 28.58     | 3.17                     | 4         |
| CR1      | 20220926           | Sunny   | Moderate      | Mid-Flood | Middle      | 6.85      | 17:40 | 8.82      | 8.39 | 32.02     | 28.53     | 3.63                     | 5         |
| CR1      | 20220926           | Sunny   | Moderate      | Mid-Flood | Middle      | 6.85      | 17:40 | 8.79      | 8.36 | 32.05     | 28.57     | 3.12                     | 5         |
| CR1      | 20220926           | Sunny   | Moderate      | Mid-Flood | Bottom      | 12.7      | 17:39 | 8.82      | 8.39 | 32.09     | 28.54     | 3.84                     | 2.5       |
| CR1      | 20220926           | Sunny   | Moderate      | Mid-Flood | Bottom      | 12.7      | 17:39 | 8.74      | 8.31 | 32.18     | 28.57     | 3.3                      | 4         |
| CR2      | 20220926           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 17:24 | 8.77      | 8.34 | 31.96     | 28.75     | 6.16                     | 2.5       |
| CR2      | 20220926           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 17:24 | 8.79      | 8.36 | 31.91     | 28.69     | 6.5                      | 3         |
| CR2      | 20220926           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.6       | 17:23 | 8.81      | 8.38 | 32        | 28.69     | 6.31                     | 3         |
| CR2      | 20220926           | Sunny   | Moderate      | Mid-Flood | Middle      | 5.6       | 17:23 | 8.77      | 8.34 | 31.76     | 28.76     | 6.39                     | 4         |
| CR2      | 20220926           | Sunny   | Moderate      | Mid-Flood | Bottom      | 10.2      | 17:22 | 8.77      | 8.34 | 31.85     | 28.76     | 6.26                     | 7         |
| CR2      | 20220926           | Sunny   | Moderate      | Mid-Flood | Bottom      | 10.2      | 17:22 | 8.79      | 8.36 | 31.76     | 28.74     | 6.63                     | 6         |
| F1A      | 20220926           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:59 | 8.96      | 8.32 | 31.7      | 28.78     | 4.26                     | 3         |
| F1A      | 20220926           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 16:59 | 8.91      | 8.32 | 31.83     | 28.84     | 4.13                     | 3         |
| F1A      | 20220926           | Sunny   | Moderate      | Mid-Flood | Middle      | 4.5       | 16:58 | 8.95      | 8.31 | 31.83     | 28.84     | 4.61                     | 3         |
| F1A      | 20220926           | Sunny   | Moderate      | Mid-Flood | Middle      | 4.5       | 16:58 | 8.92      | 8.33 | 31.68     | 28.77     | 4.43                     | 3         |
| F1A      | 20220926           | Sunny   | Moderate      | Mid-Flood | Bottom      | 8         | 16:57 | 8.94      | 8.3  | 31.75     | 28.82     | 4.86                     | 4         |
| F1A      | 20220926           | Sunny   | Moderate      | Mid-Flood | Bottom      | 8         | 16:57 | 8.94      | 8.3  | 31.65     | 28.84     | 4.67                     | 2.5       |
| H1       | 20220926           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 17:12 | 8.98      | 8.34 | 32.36     | 28.7      | 5.67                     | 3         |
| H1       | 20220926           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 17:12 | 8.97      | 8.33 | 32.29     | 28.68     | 5.86                     | 4         |
| H1       | 20220926           | Sunny   | Moderate      | Mid-Flood | Middle      | 4.45      | 17:11 | 8.94      | 8.3  | 32.41     | 28.7      | 6.13                     | 2.5       |
| H1       | 20220926           | Sunny   | Moderate      | Mid-Flood | Middle      | 4.45      | 17:11 | 8.99      | 8.35 | 32.28     | 28.64     | 5.67                     | 3         |
| H1       | 20220926           | Sunny   | Moderate      | Mid-Flood | Bottom      | 7.9       | 17:10 | 8.91      | 8.32 | 32.29     | 28.64     | 6.26                     | 2.5       |
| H1       | 20220926           | Sunny   | Moderate      | Mid-Flood | Bottom      | 7.9       | 17:10 | 8.97      | 8.33 | 32.4      | 28.65     | 6.68                     | 3         |
| M1       | 20220926           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 17:24 | 8.9       | 8.31 | 32.75     | 28.88     | 4.14                     | 4         |
| M1       | 20220926           | Sunny   | Moderate      | Mid-Flood | Surface     | 1         | 17:24 | 8.85      | 8.26 | 32.64     | 28.93     | 3.97                     | 4         |
| M1       | 20220926           | Sunny   | Moderate      | Mid-Flood | Middle      | 4.95      | 17:23 | 8.91      | 8.32 | 32.84     | 28.95     | 4.37                     | 4         |
| M1       | 20220926           | Sunny   | Moderate      | Mid-Flood | Middle      | 4.95      | 17:23 | 8.9       | 8.31 | 32.69     | 28.9      | 4.52                     | 4         |
| M1       | 20220926           | Sunny   | Moderate      | Mid-Flood | Bottom      | 8.9       | 17:22 | 8.85      | 8.26 | 32.85     | 28.93     | 4.87                     | 5         |
| M1       | 20220926           | Sunny   | Moderate      | Mid-Flood | Bottom      | 8.9       | 17:22 | 8.86      | 8.27 | 32.64     | 28.9      | 4.34                     | 3         |
| B1       | 20220928           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 09:20 | 8.28      | 8.23 | 32.78     | 28.5      | 3.55                     | 2.5       |
| B1       | 20220928           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 09:20 | 8.68      | 8.2  | 32.76     | 28.47     | 3.03                     | 3         |
| B1       | 20220928           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 4.5       | 09:19 | 8.67      | 8.19 | 32.79     | 28.43     | 3.77                     | 2.5       |
| B1       | 20220928           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 4.5       | 09:19 | 8.68      | 8.2  | 32.85     | 28.5      | 3.68                     | 2.5       |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| B2       | 20220928           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 09:37 | 9.46      | 8.29 | 32.63     | 28.49     | 3.69                     | 3         |
| B2       | 20220928           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 09:37 | 9.43      | 8.31 | 32.52     | 28.57     | 3.56                     | 3         |
| B2       | 20220928           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.4       | 09:36 | 9.43      | 8.31 | 32.53     | 28.46     | 3.98                     | 3         |
| B2       | 20220928           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.4       | 09:36 | 9.4       | 8.28 | 32.66     | 28.57     | 3.9                      | 2.5       |
| B3       | 20220928           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 10:16 | 9.01      | 8.24 | 33.26     | 28.28     | 4.76                     | 3         |
| B3       | 20220928           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 10:16 | 9.05      | 8.28 | 33.03     | 28.34     | 4.73                     | 2.5       |
| B3       | 20220928           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.7       | 10:15 | 9.07      | 8.3  | 33.27     | 28.35     | 4.84                     | 3         |
| B3       | 20220928           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.7       | 10:15 | 9         | 8.23 | 33.15     | 28.31     | 5.2                      | 3         |
| B4       | 20220928           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 10:06 | 9.1       | 8.31 | 32.98     | 28.4      | 4.8                      | 3         |
| B4       | 20220928           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 10:06 | 9.1       | 8.31 | 33.15     | 28.46     | 5.11                     | 2.5       |
| B4       | 20220928           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.8       | 10:05 | 9.11      | 8.32 | 33.14     | 28.45     | 5.68                     | 3         |
| B4       | 20220928           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.8       | 10:05 | 9.1       | 8.31 | 33.17     | 28.37     | 5.21                     | 5         |
| C1A      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 08:53 | 8.52      | 8.29 | 33.5      | 28.31     | 5.99                     | 3         |
| C1A      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 08:53 | 8.53      | 8.3  | 33.44     | 28.23     | 5.78                     | 2.5       |
| C1A      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.15      | 08:52 | 8.54      | 8.31 | 33.22     | 28.3      | 6.3                      | 3         |
| C1A      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.15      | 08:52 | 8.53      | 8.3  | 33.18     | 28.25     | 6.19                     | 3         |
| C1A      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 9.3       | 08:51 | 8.56      | 8.28 | 33.26     | 28.3      | 6.78                     | 3         |
| C1A      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 9.3       | 08:51 | 8.58      | 8.3  | 33.15     | 28.23     | 6.5                      | 3         |
| C2A      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 08:02 | 8.56      | 8.31 | 32.46     | 28.48     | 6.8                      | 2.5       |
| C2A      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 08:02 | 8.53      | 8.28 | 32.5      | 28.43     | 6.57                     | 4         |
| C2A      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.6       | 08:01 | 8.56      | 8.31 | 32.48     | 28.41     | 6.92                     | 5         |
| C2A      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.6       | 08:01 | 8.56      | 8.31 | 32.52     | 28.39     | 7.07                     | 4         |
| C2A      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.2      | 08:00 | 8.57      | 8.32 | 32.68     | 28.42     | 7.33                     | 2.5       |
| C2A      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.2      | 08:00 | 8.53      | 8.28 | 32.45     | 28.43     | 7.11                     | 3         |
| CR1      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 08:15 | 8.47      | 8.28 | 33.29     | 28.33     | 4.48                     | 6         |
| CR1      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 08:15 | 8.53      | 8.29 | 33.4      | 28.25     | 4.67                     | 4         |
| CR1      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Middle      | 6         | 08:14 | 8.5       | 8.35 | 33.41     | 28.36     | 4.94                     | 5         |
| CR1      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Middle      | 6         | 08:14 | 8.55      | 8.31 | 33.28     | 28.29     | 4.48                     | 5         |
| CR1      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 11        | 08:13 | 8.54      | 8.3  | 33.36     | 28.3      | 5.07                     | 2.5       |
| CR1      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 11        | 08:13 | 8.53      | 8.29 | 33.29     | 28.35     | 5.49                     | 4         |
| CR2      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 08:35 | 8.55      | 8.24 | 33.21     | 28.41     | 5.21                     | 2.5       |
| CR2      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 08:35 | 8.56      | 8.25 | 33        | 28.3      | 5.04                     | 3         |
| CR2      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.45      | 08:34 | 8.61      | 8.3  | 33.2      | 28.3      | 5.44                     | 3         |
| CR2      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.45      | 08:34 | 8.6       | 8.29 | 33.05     | 28.36     | 5.59                     | 4         |
| CR2      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 9.9       | 08:33 | 8.6       | 8.29 | 33.11     | 28.32     | 5.94                     | 7         |
| CR2      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 9.9       | 08:33 | 8.55      | 8.24 | 33        | 28.38     | 5.41                     | 6         |
| F1A      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 09:29 | 9.13      | 8.34 | 33.15     | 28.17     | 3.55                     | 3         |
| F1A      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 09:29 | 9.05      | 8.26 | 32.36     | 28.19     | 4                        | 3         |
| F1A      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Middle      | 4         | 09:28 | 9.13      | 8.34 | 33.08     | 28.13     | 3.46                     | 3         |
| F1A      | 20220928           | Cloudy  | Moderate      | Mid-Flood | Middle      | 4         | 09:28 | 9.1       | 8.31 | 33.11     | 28.2      | 3.95                     | 3         |

| Location | Date<br>(YYYYMMDD) | Weather     | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|-------------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| F1A      | 20220928           | Cloudy      | Moderate      | Mid-Flood | Bottom      | 7         | 09:27 | 9.11      | 8.32 | 33.11     | 28.14     | 4.67                     | 4         |
| F1A      | 20220928           | Cloudy      | Moderate      | Mid-Flood | Bottom      | 7         | 09:27 | 9.07      | 8.28 | 33.09     | 28.1      | 4.13                     | 2.5       |
| H1       | 20220928           | Cloudy      | Moderate      | Mid-Flood | Surface     | 1         | 10:07 | 9.18      | 8.31 | 32.66     | 28.34     | 5.22                     | 3         |
| H1       | 20220928           | Cloudy      | Moderate      | Mid-Flood | Surface     | 1         | 10:07 | 9.2       | 8.33 | 32.57     | 28.4      | 5.56                     | 4         |
| H1       | 20220928           | Cloudy      | Moderate      | Mid-Flood | Middle      | 3.8       | 10:06 | 9.22      | 8.35 | 32.81     | 28.42     | 5.37                     | 2.5       |
| H1       | 20220928           | Cloudy      | Moderate      | Mid-Flood | Middle      | 3.8       | 10:06 | 9.18      | 8.31 | 32.57     | 28.4      | 5.45                     | 3         |
| H1       | 20220928           | Cloudy      | Moderate      | Mid-Flood | Bottom      | 6.6       | 10:05 | 9.18      | 8.31 | 32.77     | 28.4      | 5.32                     | 2.5       |
| H1       | 20220928           | Cloudy      | Moderate      | Mid-Flood | Bottom      | 6.6       | 10:05 | 9.2       | 8.33 | 32.72     | 28.37     | 5.69                     | 3         |
| M1       | 20220928           | Cloudy      | Moderate      | Mid-Flood | Surface     | 1         | 09:06 | 8.71      | 8.31 | 32.62     | 28.47     | 4.44                     | 4         |
| M1       | 20220928           | Cloudy      | Moderate      | Mid-Flood | Surface     | 1         | 09:06 | 8.71      | 8.31 | 32.52     | 28.46     | 4.31                     | 4         |
| M1       | 20220928           | Cloudy      | Moderate      | Mid-Flood | Middle      | 4.3       | 09:05 | 8.72      | 8.32 | 32.7      | 28.43     | 4.79                     | 4         |
| M1       | 20220928           | Cloudy      | Moderate      | Mid-Flood | Middle      | 4.3       | 09:05 | 8.69      | 8.34 | 32.55     | 28.38     | 4.61                     | 4         |
| M1       | 20220928           | Cloudy      | Moderate      | Mid-Flood | Bottom      | 7.6       | 09:04 | 8.73      | 8.33 | 32.57     | 28.37     | 5.04                     | 5         |
| M1       | 20220928           | Cloudy      | Moderate      | Mid-Flood | Bottom      | 7.6       | 09:04 | 8.68      | 8.33 | 32.7      | 28.4      | 4.85                     | 3         |
| B1       | 20220928           | Cloudy      | Moderate      | Mid-Ebb   | Surface     | 1         | 12:34 | 8.9       | 8.3  | 33.34     | 28.39     | 3.98                     | 4         |
| B1       | 20220928           | Cloudy      | Moderate      | Mid-Ebb   | Surface     | 1         | 12:34 | 7.97      | 8.24 | 33.27     | 28.44     | 3.81                     | 4         |
| B1       | 20220928           | Cloudy      | Moderate      | Mid-Ebb   | Bottom      | 4.1       | 12:33 | 7.95      | 8.31 | 33.37     | 28.39     | 4.76                     | 4         |
| B1       | 20220928           | Cloudy      | Moderate      | Mid-Ebb   | Bottom      | 4.1       | 12:33 | 7.91      | 8.34 | 33.49     | 28.43     | 4.32                     | 3         |
| B2       | 20220928           | Cloudy      | Moderate      | Mid-Ebb   | Surface     | 1         | 12:49 | 9.39      | 8.32 | 33.09     | 28.34     | 4.03                     | 3         |
| B2       | 20220928           | Cloudy      | Moderate      | Mid-Ebb   | Surface     | 1         | 12:49 | 9.3       | 8.35 | 32.9      | 28.39     | 4.38                     | 3         |
| B2       | 20220928           | Cloudy      | Moderate      | Mid-Ebb   | Bottom      | 4.3       | 12:48 | 9.15      | 8.36 | 32.93     | 28.44     | 4.06                     | 5         |
| B2       | 20220928           | Cloudy      | Moderate      | Mid-Ebb   | Bottom      | 4.3       | 12:48 | 9.31      | 8.31 | 33.09     | 28.43     | 4.07                     | 4         |
| B3       | 20220928           | Cloudy      | Moderate      | Mid-Ebb   | Surface     | 1         | 12:21 | 8.77      | 8.24 | 33.04     | 28.4      | 4.14                     | 4         |
| B3       | 20220928           | Cloudy      | Moderate      | Mid-Ebb   | Surface     | 1         | 12:21 | 8.84      | 8.17 | 32.88     | 28.29     | 4                        | 3         |
| B3       | 20220928           | Cloudy      | Moderate      | Mid-Ebb   | Bottom      | 4.5       | 12:20 | 8.87      | 8.19 | 33        | 28.4      | 4.92                     | 3         |
| B3       | 20220928           | Cloudy      | Moderate      | Mid-Ebb   | Bottom      | 4.5       | 12:20 | 8.85      | 8.25 | 32.77     | 28.34     | 4.75                     | 5         |
| B4       | 20220928           | Cloudy      | Moderate      | Mid-Ebb   | Surface     | 1         | 12:32 | 8.27      | 8.22 | 32.57     | 28.66     | 6.45                     | 4         |
| B4       | 20220928           | Cloudy      | Moderate      | Mid-Ebb   | Surface     | 1         | 12:32 | 8.26      | 8.23 | 32.53     | 28.69     | 6.38                     | 3         |
| B4       | 20220928           | Cloudy      | Moderate      | Mid-Ebb   | Bottom      | 4         | 12:31 | 8.3       | 8.28 | 32.58     | 28.62     | 6.57                     | 5         |
| B4       | 20220928           | Cloudy      | Moderate      | Mid-Ebb   | Bottom      | 4         | 12:31 | 8.29      | 8.24 | 32.74     | 28.68     | 6.87                     | 3         |
| C1A      | 20220928           | Cloudy      | Moderate      | Mid-Ebb   | Surface     | 1         | 12:09 | 9.06      | 8.29 | 33.52     | 28.48     | 6.68                     | 4         |
| C1A      | 20220928           | Cloudy      | Moderate      | Mid-Ebb   | Surface     | 1         | 12:09 | 9.02      | 8.29 | 33.51     | 28.46     | 6.86                     | 2.5       |
| C1A      | 20220928           | Cloudy      | Moderate      | Mid-Ebb   | Middle      | 4.95      | 12:08 | 9.05      | 8.29 | 33.5      | 28.51     | 6.97                     | 4         |
| C1A      | 20220928           | Cloudy      | Moderate      | Mid-Ebb   | Middle      | 4.95      | 12:08 | 9.02      | 8.28 | 33.4      | 28.43     | 7.18                     | 4         |
| C1A      | 20220928           | ,<br>Cloudy | Moderate      | Mid-Ebb   | Bottom      | 8.9       | 12:07 | 9.03      | 8.32 | 33.54     | 28.48     | 7.44                     | 4         |
| C1A      | 20220928           | ,<br>Cloudy | Moderate      | Mid-Ebb   | Bottom      | 8.9       | 12:07 | 9.04      | 8.26 | 33.37     | 28.47     | 7.22                     | 4         |
| C2A      | 20220928           | Cloudy      | Moderate      | Mid-Ebb   | Surface     | 1         | 12:09 | 9.12      | 8.2  | 32.91     | 28.37     | 5.72                     | 4         |
| C2A      | 20220928           | ,<br>Cloudy | Moderate      | Mid-Ebb   | Surface     | 1         | 12:09 | 9.08      | 8.24 | 32.74     | 28.39     | 6.03                     | 3         |
| C2A      | 20220928           | Cloudy      | Moderate      | Mid-Ebb   | Middle      | 6.2       | 12:08 | 9.32      | 8.27 | 32.78     | 28.37     | 6.19                     | 3         |
| C2A      | 20220928           | Cloudy      | Moderate      | Mid-Ebb   | Middle      | 6.2       | 12:08 | 9.29      | 8.21 | 32.83     | 28.32     | 5.85                     | 2.5       |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| C2A      | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 11.4      | 12:07 | 9.3       | 8.26 | 32.72     | 28.39     | 6.5                      | 4         |
| C2A      | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 11.4      | 12:07 | 9.16      | 8.29 | 32.89     | 28.35     | 6                        | 7         |
| CR1      | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 13:43 | 8.33      | 8.35 | 33.76     | 28.47     | 4.81                     | 4         |
| CR1      | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 13:43 | 8.09      | 8.31 | 33.53     | 28.55     | 4.57                     | 5         |
| CR1      | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 6.3       | 13:42 | 8.14      | 8.32 | 33.71     | 28.52     | 4.92                     | 5         |
| CR1      | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 6.3       | 13:42 | 8.14      | 8.35 | 33.53     | 28.52     | 4.97                     | 6         |
| CR1      | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 11.6      | 13:41 | 8.06      | 8.31 | 33.53     | 28.54     | 5.54                     | 4         |
| CR1      | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 11.6      | 13:41 | 7.9       | 8.33 | 33.69     | 28.52     | 5.25                     | 5         |
| CR2      | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 13:28 | 8.1       | 8.21 | 32.23     | 28.64     | 4.28                     | 4         |
| CR2      | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 13:28 | 8         | 8.23 | 32.33     | 28.57     | 4.37                     | 5         |
| CR2      | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 6.05      | 13:27 | 8.17      | 8.22 | 32.17     | 28.63     | 4.03                     | 4         |
| CR2      | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 6.05      | 13:27 | 8.2       | 8.22 | 32.48     | 28.63     | 4.41                     | 5         |
| CR2      | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 11.1      | 13:26 | 8.19      | 8.24 | 32.19     | 28.57     | 4.4                      | 5         |
| CR2      | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 11.1      | 13:26 | 8.2       | 8.18 | 32.35     | 28.57     | 4.73                     | 5         |
| F1A      | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 13:00 | 8.67      | 8.32 | 33.01     | 28.44     | 5.38                     | 5         |
| F1A      | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 13:00 | 8.62      | 8.3  | 33.1      | 28.41     | 4.98                     | 6         |
| F1A      | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.15      | 12:59 | 9.09      | 8.33 | 32.93     | 28.39     | 4.95                     | 3         |
| F1A      | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.15      | 12:59 | 9.37      | 8.3  | 32.88     | 28.51     | 4.78                     | 4         |
| F1A      | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 7.3       | 12:58 | 9.04      | 8.35 | 33        | 28.41     | 5.44                     | 6         |
| F1A      | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 7.3       | 12:58 | 9.23      | 8.31 | 32.94     | 28.48     | 5.05                     | 6         |
| H1       | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 13:15 | 8.36      | 8.25 | 33.25     | 28.19     | 5.45                     | 6         |
| H1       | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 13:15 | 8.31      | 8.27 | 33.07     | 28.19     | 5.58                     | 3         |
| H1       | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.5       | 13:14 | 8.42      | 8.26 | 32.97     | 28.19     | 6.32                     | 3         |
| H1       | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.5       | 13:14 | 8.41      | 8.3  | 32.98     | 28.17     | 6.24                     | 3         |
| H1       | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 8         | 13:13 | 8.43      | 8.3  | 33.23     | 28.15     | 5.95                     | 5         |
| H1       | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 8         | 13:13 | 8.6       | 8.33 | 33.24     | 28.19     | 5.96                     | 3         |
| M1       | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 13:24 | 8.81      | 8.28 | 33.83     | 28.49     | 4.24                     | 8         |
| M1       | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 13:24 | 8.66      | 8.31 | 33.85     | 28.46     | 4.39                     | 7         |
| M1       | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.5       | 13:23 | 8.67      | 8.26 | 33.84     | 28.43     | 5.56                     | 8         |
| M1       | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.5       | 13:23 | 8.79      | 8.29 | 33.89     | 28.44     | 5.23                     | 5         |
| M1       | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 8         | 13:22 | 8.6       | 8.29 | 33.95     | 28.41     | 5.65                     | 5         |
| M1       | 20220928           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 8         | 13:22 | 8.78      | 8.28 | 33.77     | 28.43     | 6.07                     | 4         |
| B1       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 09:23 | 8.64      | 8.4  | 32.12     | 28.48     | 3.5                      | 2.5       |
| B1       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 09:23 | 9.29      | 8.35 | 32.05     | 28.45     | 3.56                     | 2.5       |
| B1       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.8       | 09:22 | 9.27      | 8.35 | 31.95     | 28.43     | 4.14                     | 3         |
| B1       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.8       | 09:22 | 8.67      | 8.38 | 32.07     | 28.43     | 3.92                     | 2.5       |
| B2       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 09:39 | 8.36      | 8.29 | 33.06     | 28.51     | 3.6                      | 3         |
| B2       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 09:39 | 8.49      | 8.3  | 32.85     | 28.52     | 3.84                     | 3         |
| B2       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.7       | 09:38 | 8.36      | 8.32 | 32.78     | 28.53     | 4.36                     | 2.5       |
| B2       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.7       | 09:38 | 8.54      | 8.31 | 32.96     | 28.59     | 3.93                     | 3         |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| В3       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 10:23 | 8.58      | 8.22 | 32.39     | 28.54     | 6.05                     | 4         |
| B3       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 10:23 | 9.2       | 8.19 | 32.66     | 28.65     | 6.04                     | 4         |
| B3       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 4.1       | 10:22 | 9.24      | 8.21 | 32.41     | 28.52     | 6.71                     | 3         |
| B3       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 4.1       | 10:22 | 9.28      | 8.24 | 32.42     | 28.65     | 6.59                     | 3         |
| B4       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 10:14 | 9.22      | 8.25 | 31.72     | 28.49     | 5.08                     | 2.5       |
| B4       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 10:14 | 9.07      | 8.26 | 31.81     | 28.58     | 4.91                     | 3         |
| B4       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.8       | 10:13 | 9.06      | 8.26 | 31.61     | 28.5      | 5.73                     | 3         |
| B4       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 3.8       | 10:13 | 9.21      | 8.22 | 31.54     | 28.55     | 5.84                     | 2.5       |
| C1A      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 08:55 | 9.02      | 8.43 | 33.74     | 28.57     | 6.57                     | 3         |
| C1A      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 08:55 | 8.89      | 8.44 | 32.17     | 28.52     | 6.83                     | 2.5       |
| C1A      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.9       | 08:54 | 9.09      | 8.47 | 32.22     | 28.52     | 7.24                     | 4         |
| C1A      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.9       | 08:54 | 8.89      | 8.48 | 32.13     | 28.6      | 6.93                     | 5         |
| C1A      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.8      | 08:53 | 8.91      | 8.46 | 33.72     | 28.64     | 7.77                     | 4         |
| C1A      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.8      | 08:53 | 8.88      | 8.49 | 32.18     | 28.54     | 7.35                     | 5         |
| C2A      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 08:02 | 9         | 8.19 | 32.25     | 28.33     | 7.33                     | 5         |
| C2A      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 08:02 | 8.98      | 8.21 | 32.17     | 28.36     | 7.45                     | 4         |
| C2A      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.9       | 08:01 | 9.01      | 8.21 | 32.38     | 28.42     | 7.61                     | 4         |
| C2A      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.9       | 08:01 | 9.06      | 8.2  | 32.29     | 28.34     | 7.57                     | 5         |
| C2A      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.8      | 08:00 | 8.85      | 8.19 | 32.3      | 28.42     | 8.02                     | 5         |
| C2A      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 10.8      | 08:00 | 8.86      | 8.2  | 32.32     | 28.3      | 8.27                     | 8         |
| CR1      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 08:22 | 8.64      | 8.33 | 32.71     | 28.43     | 6.58                     | 7         |
| CR1      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 08:22 | 8.69      | 8.41 | 32.67     | 28.41     | 6.98                     | 9         |
| CR1      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Middle      | 6.45      | 08:21 | 8.81      | 8.37 | 32.63     | 28.37     | 7.35                     | 5         |
| CR1      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Middle      | 6.45      | 08:21 | 8.6       | 8.34 | 32.55     | 28.36     | 6.92                     | 6         |
| CR1      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 11.9      | 08:20 | 8.72      | 8.41 | 32.51     | 28.39     | 7.06                     | 2.5       |
| CR1      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 11.9      | 08:20 | 8.74      | 8.33 | 32.83     | 28.42     | 7                        | 2.5       |
| CR2      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 08:38 | 8.79      | 8.2  | 32.91     | 28.52     | 5.57                     | 8         |
| CR2      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 08:38 | 8.76      | 8.19 | 33.09     | 28.52     | 6.49                     | 4         |
| CR2      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.35      | 08:37 | 8.73      | 8.2  | 32.97     | 28.5      | 5.79                     | 6         |
| CR2      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Middle      | 5.35      | 08:37 | 8.83      | 8.18 | 33.18     | 28.51     | 6.07                     | 8         |
| CR2      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 9.7       | 08:36 | 8.64      | 8.2  | 32.9      | 28.55     | 6.01                     | 5         |
| CR2      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 9.7       | 08:36 | 8.63      | 8.19 | 32.97     | 28.56     | 6.89                     | 5         |
| F1A      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 09:40 | 9.02      | 8.23 | 33.51     | 28.6      | 6.33                     | 6         |
| F1A      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 09:40 | 8.94      | 8.24 | 33.48     | 28.64     | 6.07                     | 4         |
| F1A      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Middle      | 4.1       | 09:39 | 9         | 8.2  | 33.35     | 28.57     | 6.15                     | 3         |
| F1A      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Middle      | 4.1       | 09:39 | 8.82      | 8.23 | 33.57     | 28.65     | 6.27                     | 5         |
| F1A      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 7.2       | 09:38 | 8.96      | 8.21 | 33.29     | 28.59     | 6.97                     | 5         |
| F1A      | 20220930           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 7.2       | 09:38 | 8.97      | 8.27 | 33.64     | 28.59     | 6.81                     | 8         |
| H1       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 10:06 | 8.84      | 8.26 | 33.52     | 28.46     | 5.99                     | 3         |
| H1       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 10:06 | 9.03      | 8.26 | 33.42     | 28.46     | 5.77                     | 5         |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal     | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|-----------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| H1       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Middle      | 3.85      | 10:05 | 8.89      | 8.28 | 33.71     | 28.4      | 6.03                     | 8         |
| H1       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Middle      | 3.85      | 10:05 | 8.97      | 8.26 | 33.45     | 28.39     | 5.84                     | 6         |
| H1       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 6.7       | 10:04 | 8.84      | 8.26 | 33.7      | 28.5      | 6.44                     | 4         |
| H1       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 6.7       | 10:04 | 8.89      | 8.22 | 33.49     | 28.45     | 6.18                     | 5         |
| M1       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 09:26 | 8.57      | 8.3  | 33.43     | 28.36     | 5.06                     | 8         |
| M1       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Surface     | 1         | 09:26 | 8.72      | 8.28 | 33.25     | 28.35     | 5.2                      | 8         |
| M1       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Middle      | 4.15      | 09:25 | 8.76      | 8.29 | 33.49     | 28.22     | 5.24                     | 2.5       |
| M1       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Middle      | 4.15      | 09:25 | 8.74      | 8.29 | 33.42     | 28.3      | 5.29                     | 3         |
| M1       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 7.3       | 09:24 | 8.71      | 8.3  | 33.3      | 28.32     | 5.65                     | 2.5       |
| M1       | 20220930           | Cloudy  | Moderate      | Mid-Flood | Bottom      | 7.3       | 09:24 | 8.76      | 8.29 | 33.47     | 28.22     | 5.37                     | 2.5       |
| B1       | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 13:56 | 7.96      | 8.38 | 32.36     | 28.45     | 3.21                     | 10        |
| B1       | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 13:56 | 7.98      | 8.41 | 32.33     | 28.41     | 2.9                      | 9         |
| B1       | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 3.7       | 13:55 | 7.89      | 8.35 | 32.46     | 28.39     | 3.89                     | 7         |
| B1       | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 3.7       | 13:55 | 7.87      | 8.36 | 32.29     | 28.34     | 4.38                     | 7         |
| B2       | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 14:11 | 8.89      | 8.22 | 31.68     | 28.23     | 4.09                     | 8         |
| B2       | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 14:11 | 8.77      | 8.28 | 31.43     | 28.22     | 3.74                     | 6         |
| B2       | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 4.7       | 14:10 | 8.81      | 8.21 | 31.38     | 28.27     | 4.45                     | 6         |
| B2       | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 4.7       | 14:10 | 8.85      | 8.26 | 31.66     | 28.29     | 4.2                      | 9         |
| B3       | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 13:44 | 8.7       | 8.28 | 32.17     | 28.17     | 6.13                     | 8         |
| B3       | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 13:44 | 8.81      | 8.26 | 32.14     | 28.1      | 6.03                     | 6         |
| B3       | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 3.9       | 13:43 | 8.67      | 8.3  | 31.92     | 28.24     | 6.54                     | 7         |
| B3       | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 3.9       | 13:43 | 8.57      | 8.28 | 31.89     | 28.25     | 6.35                     | 7         |
| B4       | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 13:55 | 8.39      | 8.15 | 33.52     | 28.59     | 5.7                      | 6         |
| B4       | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 13:55 | 8.25      | 8.18 | 33.28     | 28.59     | 5.86                     | 7         |
| B4       | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 3.1       | 13:54 | 8.32      | 8.16 | 33.29     | 28.46     | 6.47                     | 8         |
| B4       | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 3.1       | 13:54 | 8.26      | 8.15 | 33.32     | 28.59     | 6.16                     | 10        |
| C1A      | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 13:33 | 8.57      | 8.23 | 31.79     | 28.38     | 7.7                      | 12        |
| C1A      | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 13:33 | 8.54      | 8.25 | 32        | 28.39     | 7.93                     | 10        |
| C1A      | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.8       | 13:32 | 8.57      | 8.27 | 31.64     | 28.25     | 8.2                      | 9         |
| C1A      | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 4.8       | 13:32 | 9.4       | 8.23 | 31.76     | 28.23     | 7.91                     | 10        |
| C1A      | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 8.6       | 13:31 | 8.59      | 8.22 | 31.85     | 28.4      | 8.36                     | 10        |
| C1A      | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 8.6       | 13:31 | 8.57      | 8.26 | 31.69     | 28.4      | 8.77                     | 10        |
| C2A      | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 13:33 | 8.57      | 8.19 | 31.4      | 28.24     | 6.31                     | 10        |
| C2A      | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 13:33 | 9.39      | 8.18 | 31.32     | 28.22     | 6.46                     | 9         |
| C2A      | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 6.1       | 13:32 | 8.6       | 8.16 | 31.47     | 28.26     | 7.24                     | 12        |
| C2A      | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Middle      | 6.1       | 13:32 | 9.44      | 8.19 | 31.33     | 28.24     | 6.9                      | 11        |
| C2A      | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 11.2      | 13:31 | 9.41      | 8.18 | 31.4      | 28.24     | 7.28                     | 14        |
| C2A      | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Bottom      | 11.2      | 13:31 | 8.61      | 8.19 | 31.62     | 28.27     | 7.51                     | 13        |
| CR1      | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 15:07 | 9.29      | 8.26 | 32.19     | 28.42     | 3.7                      | 10        |
| CR1      | 20220930           | Cloudy  | Moderate      | Mid-Ebb   | Surface     | 1         | 15:07 | 9.33      | 8.31 | 32.27     | 28.44     | 3.82                     | 10        |

| Location | Date<br>(YYYYMMDD) | Weather | Sea Condition | Tidal   | Water Level | Depth (m) | Time  | DO (mg/L) | рН   | Sal (ppt) | Temp (°C) | Turbidty (NTU)<br>Note 1 | SS (mg/L) |
|----------|--------------------|---------|---------------|---------|-------------|-----------|-------|-----------|------|-----------|-----------|--------------------------|-----------|
| CR1      | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 6.8       | 15:06 | 9.38      | 8.31 | 32.27     | 28.44     | 4.18                     | 9         |
| CR1      | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 6.8       | 15:06 | 9.44      | 8.32 | 31.93     | 28.43     | 4.39                     | 10        |
| CR1      | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 12.6      | 15:05 | 9.29      | 8.31 | 32.31     | 28.46     | 4.85                     | 10        |
| CR1      | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 12.6      | 15:05 | 9.34      | 8.28 | 31.89     | 28.58     | 4.5                      | 9         |
| CR2      | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 14:52 | 9.32      | 8.11 | 31.54     | 28.41     | 3.91                     | 9         |
| CR2      | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 14:52 | 9.29      | 8.18 | 31.65     | 28.45     | 4.08                     | 9         |
| CR2      | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 5.4       | 14:51 | 9.4       | 8.18 | 31.72     | 28.51     | 4.27                     | 12        |
| CR2      | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 5.4       | 14:51 | 9.3       | 8.11 | 31.62     | 28.53     | 4.39                     | 11        |
| CR2      | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 9.8       | 14:50 | 9.21      | 8.11 | 31.43     | 28.45     | 4.33                     | 10        |
| CR2      | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 9.8       | 14:50 | 9.38      | 8.18 | 31.55     | 28.54     | 4.63                     | 11        |
| F1A      | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 14:23 | 8.64      | 8.36 | 33.52     | 28.61     | 4.96                     | 10        |
| F1A      | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 14:23 | 8.63      | 8.34 | 33.46     | 28.54     | 5.56                     | 9         |
| F1A      | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 4.3       | 14:22 | 8.79      | 8.37 | 33.31     | 28.52     | 6.18                     | 7         |
| F1A      | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 4.3       | 14:22 | 8.74      | 8.34 | 33.39     | 28.66     | 5.42                     | 10        |
| F1A      | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 7.6       | 14:21 | 8.65      | 8.37 | 33.49     | 28.58     | 6.29                     | 10        |
| F1A      | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 7.6       | 14:21 | 8.77      | 8.39 | 33.44     | 28.64     | 6.59                     | 10        |
| H1       | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 14:37 | 9.17      | 8.27 | 32.71     | 28.53     | 5.98                     | 10        |
| H1       | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 14:37 | 9.36      | 8.2  | 33.16     | 28.41     | 5.72                     | 13        |
| H1       | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 4         | 14:36 | 9.25      | 8.23 | 32.9      | 28.41     | 6.57                     | 12        |
| H1       | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 4         | 14:36 | 9.2       | 8.23 | 33.06     | 28.41     | 6.01                     | 12        |
| H1       | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 7         | 14:35 | 9.25      | 8.21 | 33.15     | 28.49     | 6.97                     | 9         |
| H1       | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 7         | 14:35 | 9.3       | 8.22 | 32.98     | 28.48     | 6.58                     | 7         |
| M1       | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 14:38 | 9.32      | 8.19 | 32.39     | 28.39     | 4.76                     | 10        |
| M1       | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Surface     | 1         | 14:38 | 9.2       | 8.14 | 32.52     | 28.4      | 4.43                     | 11        |
| M1       | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 4.65      | 14:37 | 9.3       | 8.15 | 32.59     | 28.44     | 5.37                     | 10        |
| M1       | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Middle      | 4.65      | 14:37 | 9.34      | 8.19 | 32.4      | 28.36     | 4.98                     | 13        |
| M1       | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 8.3       | 14:36 | 9.23      | 8.17 | 32.38     | 28.43     | 5.64                     | 13        |
| M1       | 20220930           | Cloudy  | Moderate      | Mid-Ebb | Bottom      | 8.3       | 14:36 | 9.28      | 8.2  | 32.34     | 28.32     | 5.37                     | 11        |

Remark:

Note 1: Measurements of turbidity would be rounding to 0.1 NTU for proven accuracy as per the equipment specs during utilization of data.

## Appendix E HOKLAS Laboratory Certificate

Integrated Waste Management Facilities, Phase 1



Hong Kong Accreditation Service 香港認可處

### Certificate of Accreditation 認可證書

This is to certify that 特此證明

### ALS TECHNICHEM (HK) PTY LIMITED

11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong 香港新界葵涌永業街1-3號忠信針織中心11樓

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 為香港認可處執行機關根據認可證詢委員會建議而接受的

### HOKLAS Accredited Laboratory 「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO / IEC 17025 : 2005 – General requirements for the competence 此實驗所符合ISO / IEC 17025 : 2005 – 《測試及校正實驗所能力的通用規定》所訂的要求。 of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as 獲認可進行載於香港實驗所認可計劃《認可實驗所名冊》內下這測試類別中的指定 listed in the HOKLAS Directory of Accredited Laboratories within the test category of 測試或校正工作

> Environmental Testing 環境測試

This laboratory is accredited in accordance with the recognized international Standard ISO / IEC 17025 : 2005. 本實驗所乃相違公認的國際標準 ISO / IEC 17025 : 2005 獲得證可。 This accreditation demonstrates technical compatence for a defined scope and the operation of a laboratory 道項證可資格源示在指定範疇所需的技術能力及實驗所質量管理關系的運作 quality management system (see joint IAF-ILAC-ISO Computingue). (見國際認可論權、國際實驗所認可合作證職及國際標準化組織的融合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 香港認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator 執行幹事 陳成城 Issue Date: 5 May 2009 簽發日期:二零零九年五月五日

Registration Number: HOKLAS 066 註冊號碼:



Date of First Registration: 15 September 1995 首次註冊日期:一九九五年九月十五日

This certilicate is issued sobject to the torms and conditions laid down by HKAS 本證書按照香港銀可處訂立的條款及條件發出 L 000552

Contract No. EP/SP/66/12

Integrated Waste Management Facilities, Phase 1

Keppel Seghers - Zhen Hua Joint Venture



Hong Kong Accreditation Service 香港認可處

### Certificate of Accreditation 認可證書

This is to certify that 特此證明

### ACUMEN LABORATORY AND TESTING LIMITED

浩科檢測中心有限公司

Lot 12, Tam Kon Shan Road, North Tsing Yi, New Territories, Hong Kong 香港新界青衣北担杆山路12路段

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 在認可諮詢委員會的建議下獲香港認可處執行機關接受為

### HOKLAS Accredited Laboratory

「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO/IEC 17025:2005 and it has been accredited for performing specific tests or calibrations as listed in the scope of accreditation within the test category of

**Environmental Testing** 

此實驗所符合ISO/IEC 17025:2005所訂的要求 並獲認可進行載於認可範圍內下述測試類別中的指定測試成校正工作

環境測試

This accreditation to ISO/IEC 17025:2005 demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (see joint IAF-ILAC-ISO Communiqué). 此項 ISO/IEC 17025:2005 的認可資格證明此實驗所與借指定範疇內所須的技術能力並 實施一套實驗所質量管理麵系(見圖際認可論握、圖際實驗所認可合作組織及圖際標準化組織的聯合公經)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 現經香港認可處執行機關授權在此蓋上香港認可處的印章

WONG Wang-wh, Executive Administrator 執行幹事 黃宏華 Issue Date: 16 July 2014 簽發日期:二零一四年七月十六日 Registration Number: 註冊號碼:

This certificate is issued subject to the terms and conditions laid down by HKAS. 本證書按照書港師可處訂立的條款及條件登出



Date of First Registration: 16 July 2014 首次註冊日期:二零一四年七月十六日

L 001195

# Appendix F Water Quality Equipment Calibration Certificate



專 業 化 驗 有 限 公 司 OUALITY PRO TEST-CONSULT LIMITED

Unit 10, 14/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

# **REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION**

Test Report No. Date of Issue Page No. : R-BB080029 : 05 August 2022 : 1 of 2

### **PART A - CUSTOMER INFORMATION**

Acuity Sustainability Consulting Limited Unit E, 12/F, Ford Glory Plaza 37-39 Wing Hong Street, Cheung Sha Wan Kowloon (HK) Hong Kong

### **PART B - SAMPLE INFORMATION**

| Name of Equipment :        | HORIBA U-53      |
|----------------------------|------------------|
| Manufacturer :             | HORIBA           |
| Serial Number :            | PPHNOMXY         |
| Date of Received :         | 02 August 2022   |
| Date of Calibration :      | 04 August 2022   |
| Date of Next Calibration : | 03 November 2022 |
| Request No. :              | D-BB080029       |

### PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

| <u>Test Parameter</u> | Reference Method  |
|-----------------------|---|
| pH value              | APHA 21e 4500 H+  |
| Temperature           | Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March |
|                       | 2008: Working Thermometer Calibration Procedure   |
| Salinity              | APHA 21e 2520B  |
| Dissolved oxygen      | APHA 21e 4500 O   |
| Turbidity             | APHA 21e 2130B  |
|                       |   |

### **PART D - CALIBRATION RESULT**

#### (1) pH value

| Target ( pH unit ) | Display Reading (pH unit) | Tolerance | Result       |
|--------------------|---------------------------|-----------|--------------|
| 4.00               | 3.99                      | -0.01     | Satisfactory |
| 7.42               | 7.27                      | -0.15     | Satisfactory |
| 10.01              | 9.84                      | -0.17     | Satisfactory |

Tolerance of pH value should be less than  $\pm$  0.2 ( pH unit )

### (2) Temperature

| Reading of Ref. thermometer (°C) | Display Reading ( °C ) | Tolerance | Result       |
|----------------------------------|------------------------|-----------|--------------|
| 18.0                             | 18.3                   | 0.3       | Satisfactory |
| 27.0                             | 26.8                   | -0.2      | Satisfactory |
| 32.0                             | 31.9                   | -0.1      | Satisfactory |

Tolerance of Temperature should be less than  $\pm$  2.0 (  $^{\circ}C$  )

### (3) Salinity

| Expected Reading (g/L) | Display Reading ( g/L ) | Tolerance (%) | Result       |
|------------------------|-------------------------|---------------|--------------|
| 10                     | 10.60                   | 6.00          | Satisfactory |
| 20                     | 21.97                   | 9.85          | Satisfactory |
| 30                     | 32.96                   | 9.87          | Satisfactory |

Tolerance of Salinity should be less than  $\pm$  10.0 ( % )

--- CONTINUED ON NEXT PAGE ---

AUTHORIZED SIGNATORY:

LEE Chun-nin

Assistant Manager (Chemical Testing)

This report shall not be reproduced unless with prior written approval from this laboratory



# **REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION**

| Test Report No. |  |
|-----------------|--|
| Date of Issue   |  |
| Page No.        |  |

: R-BB080029 : 05 August 2022 : 2 of 2

### (4) Dissolved oxygen

| Expected Reading ( mg/L ) | Display Reading ( mg/L ) | Tolerance | Result       |
|---------------------------|--------------------------|-----------|--------------|
| 7.76                      | 7.69                     | -0.07     | Satisfactory |
| 5.19                      | 5.06                     | -0.13     | Satisfactory |
| 2.88                      | 2.49                     | -0.39     | Satisfactory |
| 0.07                      | 0.21                     | 0.14      | Satisfactory |

Tolerance of Dissolved oxygen should be less than  $\pm$  0.5 ( mg/L )

#### (5) Turbidity

| Expected Reading (NTU) | Display Reading ( NTU ) | Tolerance ( % ) | Result       |
|------------------------|-------------------------|-----------------|--------------|
| 0                      | 0.00                    |                 | Satisfactory |
| 10                     | 9.87                    | -1.30           | Satisfactory |
| 20                     | 19.9                    | -0.50           | Satisfactory |
| 100                    | 101                     | 1.00            | Satisfactory |
| 800                    | 805                     | 0.60            | Satisfactory |

Tolerance of Turbidity should be less than  $\pm$  10.0 (%)

#### Remark(s)

•The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards. •The results relate only to the calibrated equipment as received

•The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

"Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.

•The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

--- END OF REPORT ----



專業化驗有限公司 QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 14/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

# **REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION**

Test Report No. Date of Issue Page No. : R-BB070028 : 13 July 2022 : 1 of 2

### **PART A - CUSTOMER INFORMATION**

Acuity Sustainability Consulting Limited Unit E, 12/F, Ford Glory Plaza 37-39 Wing Hong Street, Cheung Sha Wan Kowloon (HK) Hong Kong Attn :

### PART B - SAMPLE INFORMATION

| Name of Equipment :        |
|----------------------------|
| Manufacturer :             |
| Serial Number :            |
| Date of Received :         |
| Date of Calibration :      |
| Date of Next Calibration : |

YSI ProDSS (Multi-Parameters) YSI (a xylem brand) 22C106561 08 July 2022 11 July 2022 10 October 2022

### PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

| <u>Test Parameter</u> | Reference Method  |
|-----------------------|---|
| Turbidity             | APHA 21e 2130B  |
| Dissolved oxygen      | APHA 21e 4500 O   |
| pH value              | APHA 21e 4500 H+  |
| Salinity              | APHA 21e 2520B  |
| Temperature           | Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March |
|                       | 2008: Working Thermometer Calibration Procedure   |

### PART D - CALIBRATION RESULT

### (1) Turbidity

| Expected Reading (NTU) | Display Reading ( NTU ) | Tolerance (%) | Result       |
|------------------------|-------------------------|---------------|--------------|
| 0                      | 0.13                    |               | Satisfactory |
| 10                     | 9.91                    | -0.90         | Satisfactory |
| 20                     | 19.52                   | -2.40         | Satisfactory |
| 100                    | 96.50                   | -3.50         | Satisfactory |
| 800                    | 783.45                  | -2.10         | Satisfactory |

Tolerance of Turbidity should be less than  $\pm$  10.0 ( % )

### (2) Dissolved oxygen

| Expected Reading ( mg/L ) | Display Reading ( mg/L ) | Tolerance | Result       |
|---------------------------|--------------------------|-----------|--------------|
| 7.71                      | 7.67                     | -0.04     | Satisfactory |
| 4.57                      | 4.88                     | 0.31      | Satisfactory |
| 2.73                      | 2.67                     | -0.06     | Satisfactory |
| 0.05                      | 0.26                     | 0.21      | Satisfactory |

Tolerance of Dissolved oxygen should be less than  $\pm \mbox{ 0.5 ( mg/L )}$ 

### (3) pH value

| Target ( pH unit ) | Display Reading ( pH unit ) | Tolerance | Result |
|--------------------|-----------------------------|-----------|--------|
|                    |                             |           |        |

--- CONTINUED ON NEXT PAGE ---

AUTHORIZED SIGNATORY:

LEE Chun-ning

Assistant Manager (Chemical Testing)



# **REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION**

|                    | Test Report No.<br>Date of Issue<br>Page No. | : R-BB0<br>: 13 July<br>: 2 of 2 |              |
|--------------------|--|----------------------------------|--------------|
| Target ( pH unit ) | Display Reading ( pH unit )                  | Tolerance                        | Result       |
| 4.00               | 3.97   | -0.03                            | Satisfactory |
| 7.42               | 7.49   | 0.07                             | Satisfactory |
| 10.01              | 10.07  | 0.06                             | Satisfactory |

Tolerance of pH value should be less than  $\pm$  0.2 ( pH unit )

### (4) Salinity

| Expected Reading (g/L) | Display Reading (g/L) | Tolerance ( % ) | Result       |
|------------------------|-----------------------|-----------------|--------------|
| 10                     | 9.72                  | -2.80           | Satisfactory |
| 20                     | 20.35                 | 1.75            | Satisfactory |
| 30                     | 31.26                 | 4.20            | Satisfactory |

Tolerance of Salinity should be less than  $\pm$  10.0 (%)

### (5) Temperature

| Reading of Ref. thermometer ( °C ) | Display Reading ( °C ) | Tolerance | Result       |
|------------------------------------|------------------------|-----------|--------------|
| 16.0                               | 15.8                   | -0.2      | Satisfactory |
| 26.0                               | 25.7                   | -0.3      | Satisfactory |
| 32.1                               | 32.0                   | -0.1      | Satisfactory |

Tolerance of Temperature should be less than  $\pm$  2.0 ( °C )

### Remark(s)

•The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards. •The results relate only to the calibrated equipment as received

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

"Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.

•The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

--- END OF REPORT ---



## 專業化驗有限公司 QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 14/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

# **REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION**

Test Report No. Date of Issue Page No. : R-BB080077 : 29 August 2022 : 1 of 2

### PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited Unit E, 12/F, Ford Glory Plaza 37-39 Wing Hong Street, Cheung Sha Wan Kowloon (HK) Hong Kong

### **PART B - SAMPLE INFORMATION**

| Name of Equipment :        | HORIBA U-53      |
|----------------------------|------------------|
| Manufacturer :             | HORIBA           |
| Serial Number :            | NEKVM2XU         |
| Date of Received :         | 24 August 2022   |
| Date of Calibration :      | 26 August 2022   |
| Date of Next Calibration : | 25 November 2022 |
| Request No. :              | D-BB080077       |

### PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

| <u>Test Parameter</u> | Reference Method  |
|-----------------------|---|
| pH value              | APHA 21e 4500 H+  |
| Temperature           | Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March |
|                       | 2008: Working Thermometer Calibration Procedure   |
| Salinity              | APHA 21e 2520B  |
| Dissolved oxygen      | APHA 21e 4500 O   |
| Turbidity             | APHA 21e 2130B  |

### PART D - CALIBRATION RESULT

### (1) pH value

| Target ( pH unit ) | Display Reading ( pH unit ) | Tolerance | Result       |
|--------------------|-----------------------------|-----------|--------------|
| 4.00               | 4.09                        | 0.09      | Satisfactory |
| 7.42               | 7.52                        | 0.10      | Satisfactory |
| 10.01              | 10.09                       | 0.08      | Satisfactory |

Tolerance of pH value should be less than  $\pm$  0.2 ( pH unit )

### (2) Temperature

| Reading of Ref. thermometer ( °C ) | Display Reading ( °C ) | Tolerance | Result       |
|------------------------------------|------------------------|-----------|--------------|
| 15.0                               | 14.16                  | -0.84     | Satisfactory |
| 22.0                               | 22.25                  | 0.25      | Satisfactory |
| 38.0                               | 37.68                  | -0.32     | Satisfactory |

Tolerance of Temperature should be less than  $\pm$  2.0 ( °C )

### (3) Salinity

| Expected Reading (g/L) | Display Reading ( g/L ) | Tolerance ( % ) | Result       |
|------------------------|-------------------------|-----------------|--------------|
| 10                     | 9.14                    | -8.60           | Satisfactory |
| 20                     | 18.96                   | -5.20           | Satisfactory |
| 30                     | 29.19                   | -2.70           | Satisfactory |

Tolerance of Salinity should be less than  $\pm$  10.0 ( % )

--- CONTINUED ON NEXT PAGE ---

AUTHORIZED SIGNATORY:

LEE Chun-ning

Assistant Manager (Chemical Testing)

This report shall not be reproduced unless with prior written approval from this laboratory



# **REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION**

| Test Report No. |   |
|-----------------|---|
| Date of Issue   |   |
| Page No.        | : |

: R-BB080077 : 29 August 2022 : 2 of 2

### (4) Dissolved oxygen

| Expected Reading ( mg/L ) | Display Reading ( mg/L ) | Tolerance | Result       |
|---------------------------|--------------------------|-----------|--------------|
| 8.13                      | 7.70                     | -0.43     | Satisfactory |
| 6.54                      | 6.87                     | 0.33      | Satisfactory |
| 1.28                      | 1.23                     | -0.05     | Satisfactory |
| 0.15                      | 0.00                     | -0.15     | Satisfactory |

Tolerance of Dissolved oxygen should be less than  $\pm$  0.5 ( mg/L )

### (5) Turbidity

| Expected Reading (NTU) | Display Reading ( NTU ) | Tolerance ( % ) | Result       |
|------------------------|-------------------------|-----------------|--------------|
| 0                      | 0.00                    |                 | Satisfactory |
| 10                     | 9.61                    | -3.90           | Satisfactory |
| 20                     | 19.8                    | -1.00           | Satisfactory |
| 100                    | 105                     | 5.00            | Satisfactory |
| 800                    | 759                     | -5.10           | Satisfactory |

Tolerance of Turbidity should be less than  $\pm$  10.0 (%)

### Remark(s)

•The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards. •The results relate only to the calibrated equipment as received

•The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

"Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.

•The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

--- END OF REPORT ----

Appendix G Event / Action Plan for Water Quality Exceedance

| Event   |   | Act  | ion  |   |
|---|---|--|--|---|
|   | ET  | IEC  | SO   | Contractor  |
| Action level<br>being exceeded<br>by one<br>sampling day                              | Repeat in-situ measurement<br>to confirm findings;<br>Identify source(s) of impact;<br>Inform IEC and Contractor;<br>Check monitoring data, all<br>plant, equipment and<br>Contractor's working methods;<br>Discuss mitigation measures<br>with IEC and Contractor;<br>Repeat measurement on next<br>day of exceedance.<br>(The above actions should be<br>taken within 1 working day<br>after the exceedance is<br>identified)   | Discuss with ET and<br>Contractor on the mitigation<br>measures;<br>Review proposals on<br>mitigation measures submitted<br>by Contractor and advise the<br>SO accordingly;<br>Assess the effectiveness of<br>the implemented mitigation<br>measures.<br>(The above actions should be<br>taken within 1 working day<br>after the exceedance is<br>identified)                                    | Discuss with IEC on the<br>proposed mitigation<br>measures;<br>Make agreement on the<br>mitigation measures to be<br>implemented.<br>(The above actions should be<br>taken within 1 working day<br>after the exceedance is<br>identified)  | Inform the SO and confirm<br>notification of the non-<br>compliance in writing;<br>Rectify unacceptable practice;<br>Check all plant and<br>equipment;<br>Consider changes of working<br>methods;<br>Discuss with ET and IEC and<br>propose mitigation measures<br>to IEC and SO within 3<br>working days;<br>Implement the agreed<br>mitigation measures.<br>(The above actions should be<br>taken within 1 working day<br>after the exceedance is<br>identified)                                    |
| Action level<br>being exceeded<br>by more than<br>one<br>consecutive<br>sampling days | Identify source(s) of impact;<br>Inform IEC and Contractor;<br>Check monitoring data, all<br>plant, equipment and<br>Contractor's working methods;<br>Discuss mitigation measures<br>with IEC and Contractor;<br>Ensure mitigation measures<br>are implemented;<br>Prepare to increase the<br>monitoring frequency to daily;<br>Repeat measurement on next<br>working day of exceedance.<br>(The above actions should be<br>taken within 1 working day<br>after Action Level being<br>exceeded by two consecutive<br>sampling days) | Discuss with ET and<br>Contractor on the mitigation<br>measures;<br>Review proposals on<br>mitigation measures submitted<br>by Contractor and advise the<br>SO accordingly;<br>Assess the effectiveness of<br>the implemented mitigation<br>measures.<br>(The above actions should be<br>taken within 1 working day<br>after Action Level being<br>exceeded by two consecutive<br>sampling days) | Discuss with IEC on the<br>proposed mitigation<br>measures;<br>Make agreement on the<br>mitigation measures to be<br>implemented.<br>Assess the effectiveness of<br>the implemented mitigation<br>measures.<br>(The above actions should be<br>taken within 1 working day<br>after Action Level being<br>exceeded by two consecutive<br>sampling days) | Inform the SO and confirm<br>notification of the non-<br>compliance in writing;<br>Rectify unacceptable practice;<br>Check all plant and<br>equipment;<br>Consider changes of working<br>methods;<br>Discuss with ET and IEC and<br>propose mitigation measures<br>to IEC and SO within 3<br>working days;<br>Implement the agreed<br>mitigation measures.<br>(The above actions should be<br>taken within 1 working day<br>after Action Level being<br>exceeded by two consecutive<br>sampling days) |

Contract No. EP/SP/66/12 Integrated Waste Management Facilities, Phase 1

Keppel Seghers – Zhen Hua Joint Venture

| Event          |                                | Ac                            | tion                          |                                |
|----------------|--------------------------------|-------------------------------|-------------------------------|--------------------------------|
|                | ET                             | IEC                           | SO                            | Contractor                     |
| Limit level    | Inform the SO and confirm      | Discuss with ET and           | Discuss with IEC, ET and      | Inform the SO and confirm      |
| being exceeded | notification of the non-       | Contractor on the mitigation  | Contractor on the proposed    | notification of the non-       |
| by one         | compliance in writing;         | measures;                     | mitigation measures;          | compliance in writing;         |
| sampling day   | Rectify unacceptable practice; | Review proposals on           | Request Contractor to         | Rectify unacceptable practice; |
|                | Check all plant and            | mitigation measures submitted | critically review the working | Check all plant and            |
|                | equipment;                     | by Contractor and advise the  | methods;                      | equipment;                     |
|                | Consider changes of working    | SO accordingly;               | Make agreement on the         | Consider changes of working    |
|                | methods;                       | Assess the effectiveness of   | mitigation measures to be     | methods;                       |
|                | Discuss with Contractor, IEC   | the implemented mitigation    | implemented.                  | Discuss with ET, IEC and SO    |
|                | and SO and propose             | measures.                     | Assess the effectiveness of   | and propose mitigation         |
|                | mitigation measures to IEC     | (The above actions should be  | the implemented measures.     | measures to IEC and SO         |
|                | and SO within 3 working days;  | taken within 1 working day    | (The above actions should be  | within 3 working days;         |
|                | Implement the agreed           | after the exceedance is       | taken within 1 working day    | Implement the agreed           |
|                | mitigation measures.           | identified)                   | after the exceedance is       | mitigation measures.           |
|                | (The above actions should be   |                               | identified)                   | (The above actions should be   |
|                | taken within 1 working day     |                               |                               | taken within 1 working day     |
|                | after the exceedance is        |                               |                               | after the exceedance is        |
|                | identified)                    |                               |                               | identified)                    |

| Event          |                               | Act                           | ion                              |                                  |
|----------------|-------------------------------|-------------------------------|----------------------------------|----------------------------------|
|                | ET                            | IEC                           | SO                               | Contractor                       |
| Limit level    | Identify source(s) of impact; | Discuss with ET and           | Discuss with IEC, ET and         | Inform the SO and confirm        |
| being exceeded | Inform IEC, Contractor and    | Contractor on the mitigation  | Contractor on the proposed       | notification of the non-         |
| by more than   | EPD;                          | measures;                     | mitigation measures;             | compliance in writing;           |
| one            | Check monitoring data, all    | Review proposals on           | Request Contractor to            | Rectify unacceptable practice;   |
| consecutive    | plant, equipment and          | mitigation measures submitted | critically review the working    | Check all plant and              |
| sampling days  | Contractor's working methods. | by Contractor and advise the  | methods;                         | equipment;                       |
|                | Discuss mitigation measures   | SO accordingly;               | Make agreement on the            | Consider changes of working      |
|                | with IEC, SO and Contractor.  | Assess the effectiveness of   | mitigation measures to be        | methods;                         |
|                | Ensure mitigation measures    | the implemented mitigation    | implemented.                     | Discuss with ET, IEC and SO      |
|                | are implemented;              | measures.                     | Assess the effectiveness of      | and propose mitigation           |
|                | Increase the monitoring       | (The above actions should be  | the implemented measures.        | measures to IEC and SO           |
|                | frequency to daily until no   | taken within 1 working day    | Consider and instruct, if        | within 3 working days;           |
|                | exceedance of Limit level for | after Limit Level being       | necessary, the Contractor to     | Implement the agreed             |
|                | two consecutive days.         | exceeded by two consecutive   | slow down or to stop all or part | mitigation measures;             |
|                | (The above actions should be  | sampling days)                | of the marine work until no      | As directed by the SOR, to       |
|                | taken within 1 working day    |                               | exceedance of Limit level.       | slow down or to stop all or part |
|                | after Limit Level being       |                               | (The above actions should be     | of the marine work or            |
|                | exceeded by two consecutive   |                               | taken within 1 working day       | construction activities.         |
|                | sampling days)                |                               | after Limit Level being          | (The above actions should be     |
|                |                               |                               | exceeded by two consecutive      | taken within 1 working day       |
|                |                               |                               | sampling days)                   | after Limit Level being          |
|                |                               |                               |                                  | exceeded by two consecutive      |
|                |                               |                               |                                  | sampling days)                   |

# Appendix H Noise Monitoring Equipment Calibration Certificate

# **Certificate of Calibration**

## for

| Description:  | Sound Level Meter                |
|---------------|----------------------------------|
| Manufacturer: | SVANTEK                          |
| Type No.:     | 971 (Serial No.: 96063)          |
| Microphone:   | ACO 7052 E (Serial No.: 78092)   |
| Preamplifier: | SVANTEK SV 18 (Serial No.:97278) |

# Submitted by:

| Customer: | Acuity Sustainability Consulting Limited |
|-----------|--|
| Address:  | Unit E, 12/F., Ford Glory Plaza,         |
|           | Nos. 37-39 Wing Hong Street,             |
|           | Cheung Sha Wan, Kowloon, Hong Kong       |

Upon receipt for calibration, the instrument was found to be:

| $\checkmark$ | Within  |
|--------------|---------|
|              | Outside |

### the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 21 June 2022

Date of calibration: 27 June 2022

Date of NEXT calibration: 26 June 2023

Calibrated by: alibration Technician

Date of issue: 27 June 2022

Certificate No.: APJ22-029-CC001

Certified by:

Mr. Tang Cheuk Hang Quality Manager



Page 1 of 4

# (A+A)\*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

# 1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

# 2. Calibration Conditions:

| Air Temperature:          | 24.2 °C         |
|---------------------------|-----------------|
| Air Pressure:             | 1004 <b>hPa</b> |
| <b>Relative Humidity:</b> | 60.8 %          |

# 3. Calibration Equipment:

|                          | Туре     | Serial No. | Calibration Report<br>Number | Traceable to |
|--------------------------|----------|------------|------------------------------|--------------|
| Multifunction Calibrator | B&K 4226 | 2288467    | AV200041                     | HOKLAS       |

# 4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

| Sett      | ing of Uni | t-under-t | est (UUT)      | Appl      | ied value     | UUT Reading, | IEC 61672 Class 1 |
|-----------|------------|-----------|----------------|-----------|---------------|--------------|-------------------|
| Range, dB | Freq. W    | eighting  | Time Weighting | Level, dB | Frequency, Hz | dB           | Specification, dB |
| 25-124.5  | dBA        | SPL       | Fast           | 94        | 1000          | 93.7         | ±0.4              |

Linearity

| Setting of Unit-under-test (UUT) |       |           | App            | lied value | UUT Reading,  | IEC 61672 Class 1 |                   |
|----------------------------------|-------|-----------|----------------|------------|---------------|-------------------|-------------------|
| Range, dB                        | Freq. | Weighting | Time Weighting | Level, dB  | Frequency, Hz | dB                | Specification, dB |
|                                  |       |           |                | 94         |               | 93.7              | Ref               |
| 25-124.5                         | dBA   | SPL       | Fast           | 104        | 1000          | 103.7             | ±0.3              |
|                                  |       |           |                | 114        |               | 113.7             | ±0.3              |

Time Weighting

| Setting of Unit-under-test (UUT) |         |          | Appl           | ied value | UUT Reading,  | IEC 61672 Class 1 |                   |
|----------------------------------|---------|----------|----------------|-----------|---------------|-------------------|-------------------|
| Range, dB                        | Freq. W | eighting | Time Weighting | Level, dB | Frequency, Hz | dB                | Specification, dB |
| 25-124.5                         | A CIL   | CDI      | Fast           | 94        | 1000          | 93.7              | Ref               |
| 23-124.5                         | dBA     | SPL      | Slow           | 94        | 1000          | 93.7              | ±0.3              |

Certificate No.: APJ22-029-CC001



Page 2 of 4



Frequency Response

### Linear Response

| Setting of Unit-under-test (UUT) |          |          | Appl           | ied value | UUT Reading,  | IEC 61672 Class 1 |                   |
|----------------------------------|----------|----------|----------------|-----------|---------------|-------------------|-------------------|
| Range, dB                        | Freq. We | eighting | Time Weighting | Level, dB | Frequency, Hz | dB                | Specification, dB |
|                                  |          |          |                |           | 31.5          | 94.1              | ±2.0              |
|                                  |          |          |                |           | 63            | 94.0              | ±1.5              |
|                                  |          |          |                |           | 125           | 94.0              | ±1.5              |
|                                  |          |          |                |           | 250           | 94.0              | ±1.4              |
| 25-124.5                         | dB       | SPL      | Fast           | 94        | 500           | 93.9              | ±1.4              |
|                                  |          |          |                |           | 1000          | 93.7              | Ref               |
|                                  |          |          |                |           | 2000          | 93.7              | ±1.6              |
|                                  |          |          |                |           | 4000          | 95.5              | ±1.6              |
|                                  |          |          |                |           | 8000          | 92.3              | +2.1; -3.1        |

A-weighting

| Setti     | ing of Uni | t-under-te | est (UUT)      | Applied value |               | UUT Reading, | IEC 61672 Class 1 |
|-----------|------------|------------|----------------|---------------|---------------|--------------|-------------------|
| Range, dB | Freq. W    | eighting   | Time Weighting | Level, dB     | Frequency, Hz | dB           | Specification, dB |
|           |            |            |                |               | 31.5          | 54.8         | -39.4 ±2.0        |
|           |            |            |                |               | 63            | 67.9         | -26.2±1.5         |
|           |            |            |                |               | 125           | 77.9         | -16.1±1.5         |
|           |            |            |                |               | 250           | 85.3         | -8.6±1.4          |
| 25-124.5  | dBA        | SPL        | Fast           | 94            | 500           | 90.7         | $-3.2 \pm 1.4$    |
|           |            |            |                |               | 1000          | 93.7         | Ref               |
|           |            |            |                |               | 2000          | 95.0         | $+1.2 \pm 1.6$    |
|           |            |            |                |               | 4000          | 96.6         | $+1.0 \pm 1.6$    |
|           |            |            |                |               | 8000          | 91.3         | -1.1+2.1; -3.1    |

C-weighting

| Sett      | ing of Uni | t-under-t | est (UUT)      | Applied value |               | UUT Reading, | IEC 61672 Class 1 |
|-----------|------------|-----------|----------------|---------------|---------------|--------------|-------------------|
| Range, dB | Freq. W    | eighting  | Time Weighting | Level, dB     | Frequency, Hz | dB           | Specification, dB |
|           |            |           |                |               | 31.5          | 91.1         | -3.0 ±2.0         |
|           |            |           |                |               | 63            | 93.2         | $-0.8 \pm 1.5$    |
|           |            |           |                |               | 125           | 93.8         | -0.2 ±1.5         |
|           |            |           |                |               | 250           | 94.0         | $-0.0 \pm 1.4$    |
| 25-124.5  | dBC        | SPL       | Fast           | 94            | 500           | 93.9         | -0.0±1.4          |
|           |            |           |                |               | 1000          | 93.7         | Ref               |
|           |            |           |                |               | 2000          | 93.6         | -0.2 ±1.6         |
|           |            |           |                |               | 4000          | 94.8         | -0.8±1.6          |
|           |            |           |                |               | 8000          | 89.4         | -3.0+2.1; -3.1    |

Certificate No.: APJ22-029-CC001



Page 3 of 4

Room 422,Leader Industrial Centre,57-59 Au Pui Wan Street ,Fo Tan, Shatin,N.T.,Hong Kong Tel: (852) 2668 3423 Fax:(852) 2668 6946 Homepage: http://www.aa-lab.com E-mail : inquiry@aa-lab.com

# (A+A)\*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

# 5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

| 94 dB  | 31.5 Hz | ± 0.10     |
|--------|---------|------------|
|        | 63 Hz   | ± 0.05     |
|        | 125 Hz  | $\pm 0.05$ |
|        | 250 Hz  | ± 0.05     |
|        | 500 Hz  | ± 0.05     |
|        | 1000 Hz | ± 0.05     |
|        | 2000 Hz | ± 0.05     |
|        | 4000 Hz | ± 0.05     |
|        | 8000 Hz | ± 0.10     |
| 104 dB | 1000 Hz | ± 0.05     |
| 114 dB | 1000 Hz | ± 0.05     |

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)\*L shall not be liable for any loss or damage resulting from the use of the equipment.



Page 4 of 4

Certificate No.: APJ22-029-CC001

# **Certificate of Calibration**

## for

| Description:  | Sound Level Meter                |
|---------------|----------------------------------|
| Manufacturer: | SVANTEK                          |
| Type No.:     | 971 (Serial No.: 96062)          |
| Microphone:   | ACO 7052 E (Serial No.: 79778)   |
| Preamplifier: | SVANTEK SV 18 (Serial No.:97276) |

# Submitted by:

| Customer: | Acuity Sustainability Consulting Limited |
|-----------|--|
| Address:  | Unit E, 12/F., Ford Glory Plaza,         |
|           | Nos. 37-39 Wing Hong Street,             |
|           | Cheung Sha Wan, Kowloon, Hong Kong       |

## Upon receipt for calibration, the instrument was found to be:

✓ Within (31.5 Hz to 4k Hz)□ Outside

### the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 21 June 2022

Date of calibration: 27 June 2022

Date of NEXT calibration: 26 June 2023

Calibrated by: Calibration Technician

Date of issue: 27 June 2022

Certificate No.: APJ22-029-CC002

0 Certified by:

Mr. Tang Cheuk Hang Quality Manager



Page 1 of 4

| F | Room 422, Leader Industrial Centre, 57-59 Au Pui Wan Street | Fo Tan, Shatin, N.T., Hong Kong |
|---|---|---------------------------------|
|   | Tel: (852) 2668 3423  | Fax:(852)26686946               |
|   | Homepage: http://www.aa-lab.com                             | E-mail: inquiry@aa-lab.com      |

# Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

# 1. Calibration Conditions:

| Air Temperature:          | 24.2 °C         |
|---------------------------|-----------------|
| Air Pressure:             | 1004 <b>hPa</b> |
| <b>Relative Humidity:</b> | 60.8 %          |

# 2. Calibration Equipment:

|                          | Туре     | Serial No. | Calibration Report<br>Number | Traceable to |
|--------------------------|----------|------------|------------------------------|--------------|
| Multifunction Calibrator | B&K 4226 | 2288467    | AV200041                     | HOKLAS       |

# 3. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

| Setti     | ing of U | nit-under-te | est (UUT)      | Applied value |               | UUT Reading, | IEC 61672 Class 1 |
|-----------|----------|--------------|----------------|---------------|---------------|--------------|-------------------|
| Range, dB | Freq.    | Weighting    | Time Weighting | Level, dB     | Frequency, Hz | dB           | Specification, dB |
| 25-124.5  | dBA      | SPL          | Fast           | 94            | 1000          | 94.0         | ±0.4              |

Linearity

| Setti     | ing of Un | it-under-t | est (UUT)      | Applied value |               | UUT Reading, | IEC 61672 Class 1 |
|-----------|-----------|------------|----------------|---------------|---------------|--------------|-------------------|
| Range, dB | Freq. W   | eighting   | Time Weighting | Level, dB     | Frequency, Hz | dB           | Specification, dB |
|           |           |            |                | 94            |               | 94.0         | Ref               |
| 25-124.5  | dBA       | SPL        | Fast           | 104           | 1000          | 104.0        | ±0.3              |
|           |           |            |                | 114           |               | 114.0        | ±0.3              |

Time Weighting

| Setti     | ing of Un | it-under-t | est (UUT)      | Applied value |               | UUT Reading, | IEC 61672 Class 1 |
|-----------|-----------|------------|----------------|---------------|---------------|--------------|-------------------|
| Range, dB | Freq. W   | eighting   | Time Weighting | Level, dB     | Frequency, Hz | dB           | Specification, dB |
| 25 124 5  | dBA       | CDI        | Fast           | 0.4           | 1000          | 94.0         | Ref               |
| 25-124.5  | uва       | A SPL      | Slow           | 94            | 94 1000       | 94.0         | ±0.3              |

Certificate No.: APJ22-029-CC002



Page 2 of 4



Frequency Response

Linear Response

| Sett      | ing of Unit | t-under-t | est (UUT)      | Applied value |                         | UUT Reading, | IEC 61672 Class 1 |
|-----------|-------------|-----------|----------------|---------------|-------------------------|--------------|-------------------|
| Range, dB | Freq. W     | eighting  | Time Weighting | Level, dB     | Level, dB Frequency, Hz |              | Specification, dB |
|           |             |           |                |               | 31.5                    | 94.3         | ±2.0              |
|           |             |           | Fast           | 94            | 63                      | 94.2         | ±1.5              |
|           |             | dB SPL    |                |               | 125                     | 94.1         | ±1.5              |
| 25-124.5  | dB          |           |                |               | 250                     | 94.1         | ±1.4              |
| 25-124.5  | uВ          | SFL       |                |               | 500                     | 94.0         | ±1.4              |
|           |             |           |                |               | 1000                    | 94.0         | Ref               |
|           |             |           |                |               | 2000                    | 93.7         | ±1.6              |
|           |             |           |                |               | 4000                    | 93.1         | ±1.6              |

A-weighting

| Setting of Unit-under-test (UUT) |                       |           | Applied value  |           | UUT Reading,  | IEC 61672 Class 1 |                   |                |           |
|----------------------------------|-----------------------|-----------|----------------|-----------|---------------|-------------------|-------------------|----------------|-----------|
| Range, dB                        | Freq. V               | Veighting | Time Weighting | Level, dB | Frequency, Hz | dB                | Specification, dB |                |           |
|                                  |                       |           |                |           | 31.5          | 54.9              | -39.4 ±2.0        |                |           |
|                                  |                       |           |                |           |               |                   | 63                | 68.0           | -26.2±1.5 |
|                                  |                       |           | 125            | 78.0      | -16.1±1.5     |                   |                   |                |           |
| 25-124.5                         | 25-124.5 dBA SPL Fast | Fast      | 94             | 250       | 85.4          | -8.6±1.4          |                   |                |           |
| 23-124.3                         | UDA                   | SFL       | rasi           | 94        | 500           | 90.8              | $-3.2 \pm 1.4$    |                |           |
|                                  |                       |           |                |           | 1000          | 94.0              | Ref               |                |           |
|                                  |                       |           |                |           |               | 2000              | 94.9              | $+1.2 \pm 1.6$ |           |
|                                  |                       | -         |                |           | 4000          | 94.2              | $+1.0 \pm 1.6$    |                |           |

C-weighting

| Setting of Unit-under-test (UUT) |                  |          |                | Applied value |               | UUT Reading,   | IEC 61672 Class 1 |
|----------------------------------|------------------|----------|----------------|---------------|---------------|----------------|-------------------|
| Range, dB                        | Freq. W          | eighting | Time Weighting | Level, dB     | Frequency, Hz | dB             | Specification, dB |
|                                  |                  |          |                |               | 31.5          | 91.3           | -3.0 ±2.0         |
|                                  |                  |          |                | 63            | 93.4          | -0.8±1.5       |                   |
|                                  |                  |          | 125            | 93.9          | -0.2±1.5      |                |                   |
| 25-124.5                         | 25-124.5 dBC SPL | SPL      | Fast           | 94            | 250           | 94.1           | $-0.0 \pm 1.4$    |
| 25-124.5                         | ube              | SFL      | Fast           | 94            | 500           | 94.1           | $-0.0 \pm 1.4$    |
|                                  |                  |          |                |               | 1000          | 94.0           | Ref               |
|                                  |                  |          |                | 2000          | 93.6          | $-0.2 \pm 1.6$ |                   |
|                                  |                  |          |                |               | 4000          | 92.4           | -0.8±1.6          |

Certificate No.: APJ22-029-CC002



Page 3 of 4

# (A+A)\*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

# 4. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

| 94 dB  | 31.5 Hz | ± 0.15     |
|--------|---------|------------|
|        | 63 Hz   | ± 0.05     |
|        | 125 Hz  | ± 0.05     |
|        | 250 Hz  | ± 0.05     |
|        | 500 Hz  | $\pm$ 0.05 |
|        | 1000 Hz | ± 0.05     |
|        | 2000 Hz | $\pm$ 0.05 |
|        | 4000 Hz | ± 0.10     |
| 104 dB | 1000 Hz | ± 0.05     |
| 114 dB | 1000 Hz | ± 0.05     |

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)\*L shall not be liable for any loss or damage resulting from the use of the equipment.



Page 4 of 4

Certificate No.: APJ22-029-CC002



# Certificate of Calibration

## for

| Description:  | Sound Level Meter             |
|---------------|-------------------------------|
| Manufacturer: | SVANTEK                       |
| Type No.:     | 971 (Serial No.: 103482)      |
| Microphone:   | ACO 7052E (Serial No.: 79788) |
| Preamplifier: | SV18 (Serial No.: 103880)     |

Submitted by:Customer:Acuity Sustainability Consulting LimitedAddress:Unit 1908, Nos. 301-305 Castle Peak Road, Kwai Chung, N.T.

Upon receipt for calibration, the instrument was found to be:

✓ Within (31.5 Hz to 4000Hz)□ Outside

### the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 9 March 2022

Date of calibration: 11 March 2022

Calibrated by: Calibration Technician

Certified by:

Mr. Ng Yan Wa Laboratory Manager



Certificate No.: APJ21-163-CC001

Date of issue: 11 March 2022

Page 1 of 4

# (A+A)\*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

# 1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

# 2. Calibration Conditions:

| Air Temperature:          | 23 °C           |
|---------------------------|-----------------|
| Air Pressure:             | 1006 <b>hPa</b> |
| <b>Relative Humidity:</b> | 65 %            |

## 3. Calibration Equipment:

|                          | Туре     | Serial No. | Calibration<br>Report Number | Traceable to |
|--------------------------|----------|------------|------------------------------|--------------|
| Multifunction Calibrator | B&K 4226 | 2288467    | AV200041                     | HOKLAS       |

# 4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

| Setting of Unit-under-test (UUT) |       |           | Appl           | ied value | UUT Reading,  | IEC 61672 Class 1 |                   |
|----------------------------------|-------|-----------|----------------|-----------|---------------|-------------------|-------------------|
| Range, dB                        | Freq. | Weighting | Time Weighting | Level, dB | Frequency, Hz | dB                | Specification, dB |
| 25-124                           | dBA   | SPL       | Fast           | 94        | 1000          | 94.0              | ±0.4              |

Linearity

| Setting of Unit-under-test (UUT) |         |          |                | Applied value |               | UUT Reading, | IEC 61672 Class 1 |
|----------------------------------|---------|----------|----------------|---------------|---------------|--------------|-------------------|
| Range, dB                        | Freq. W | eighting | Time Weighting | Level, dB     | Frequency, Hz | dB           | Specification, dB |
|                                  |         |          |                | 94            |               | 94.0         | Ref               |
| 25-124                           | dBA     | SPL      | Fast           | 104           | 1000          | 104.0        | ±0.3              |
|                                  |         |          |                | 114           |               | 114.0        | ±0.3              |

Time Weighting

| Setting of Unit-under-test (UUT) |         |           | Applied value  |           | UUT Reading,  | IEC 61672 Class 1 |                   |
|----------------------------------|---------|-----------|----------------|-----------|---------------|-------------------|-------------------|
| Range, dB                        | Freq. V | Weighting | Time Weighting | Level, dB | Frequency, Hz | dB                | Specification, dB |
| 25-124                           | dBA     | SPL       | Fast           | 94        | 1000          | 94.0              | Ref               |
| 23-124                           | UDA     | SFL       | Slow           | 94        | 1000          | 94.0              | ±0.3              |

Certificate No.: APJ21-163-CC001

(A+A) \*L Page 2 of 4



Frequency Response

## Linear Response


| Setting of Unit-under-test (UUT) |         |          | Applied value  |           | UUT Reading,  | IEC 61672 Class 1 |                   |
|----------------------------------|---------|----------|----------------|-----------|---------------|-------------------|-------------------|
| Range, dB                        | Freq. W | eighting | Time Weighting | Level, dB | Frequency, Hz | dB                | Specification, dB |
|                                  |         |          |                |           | 31.5          | 94.4              | ±2.0              |
|                                  |         |          |                | 63        | 94.3          | ±1.5              |                   |
|                                  |         |          | 125            | 94.2      | ±1.5          |                   |                   |
| 25-124                           |         | E        | 94             | 250       | 94.1          | ±1.4              |                   |
| 23-124                           | dB      | SPL      | Fast           | 94        | 500           | 94.1              | ±1.4              |
|                                  |         |          |                |           | 1000          | 94.0              | Ref               |
|                                  |         |          | 2000           | 93.7      | ±1.6          |                   |                   |
|                                  |         |          |                |           | 4000          | 93.0              | ±1.6              |

## A-weighting

| Setting of Unit-under-test (UUT) |                |          | Applied value  |           | UUT Reading,  | IEC 61672 Class 1 |                   |
|----------------------------------|----------------|----------|----------------|-----------|---------------|-------------------|-------------------|
| Range, dB                        | Freq. W        | eighting | Time Weighting | Level, dB | Frequency, Hz | dB                | Specification, dB |
|                                  |                |          |                |           | 31.5          | 55.0              | -39.4 ±2.0        |
|                                  |                |          |                |           | 63            | 68.0              | $-26.2 \pm 1.5$   |
|                                  |                |          | 125            | 78.0      | -16.1±1.5     |                   |                   |
| 25-124                           | 25-124 dBA SPL | Fast     | 94             | 250       | 85.4          | -8.6±1.4          |                   |
| 23-124                           | UDA            | SFL      | rast           | 94        | 500           | 90.8              | $-3.2 \pm 1.4$    |
|                                  |                |          |                |           | 1000          | 94.0              | Ref               |
|                                  |                |          |                | 2000      | 94.8          | $+1.2 \pm 1.6$    |                   |
|                                  |                |          |                |           | 4000          | 94.0              | $+1.0 \pm 1.6$    |

## C-weighting

| Setti     | ing of Ur | nit-under-t | est (UUT)      | Applied value |               | UUT Reading, | IEC 61672 Class 1 |
|-----------|-----------|-------------|----------------|---------------|---------------|--------------|-------------------|
| Range, dB | Freq. V   | Veighting   | Time Weighting | Level, dB     | Frequency, Hz | dB           | Specification, dB |
|           |           |             |                |               | 31.5          | 91.4         | -3.0±2.0          |
|           |           |             |                | 63            | 93.5          | -0.8±1.5     |                   |
|           |           |             | 125            | 94.0          | -0.2±1.5      |              |                   |
| 25-124    | dBC       | SPL         | Fast           | 94            | 250           | 94.1         | $-0.0 \pm 1.4$    |
| 23-124    | ube       | SFL         | Tast           |               | 500           | 94.1         | $-0.0 \pm 1.4$    |
|           |           |             |                |               | 1000          | 94.0         | Ref               |
|           |           |             |                | 2000          | 93.6          | -0.2 ±1.6    |                   |
|           |           |             |                |               | 4000          | 92.2         | $-0.8 \pm 1.6$    |





Page 3 of 4

# (A+A)\*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

# 5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

| 94 dB  | 31.5 Hz | ± 0.05 |
|--------|---------|--------|
|        | 63 Hz   | ± 0.05 |
|        | 125 Hz  | ± 0.05 |
|        | 250 Hz  | ± 0.05 |
|        | 500 Hz  | ± 0.05 |
|        | 1000 Hz | ± 0.05 |
|        | 2000 Hz | ± 0.05 |
|        | 4000 Hz | ± 0.05 |
| 104 dB | 1000 Hz | ± 0.05 |
| 114 dB | 1000 Hz | ± 0.05 |

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)\*L shall not be liable for any loss or damage resulting from the use of the equipment.



Page 4 of 4

Certificate No.: APJ21-163-CC001



قب أ

# **CALIBRATION CERTIFICATE**

| Certificate Informat   | tion   |   |   | and the second                            |
|--|--|---|---|---|
| Date of Issue  | 27-Apr-2022  |   | Certificate Number  | MLCN220926S                               |
| Customer Informati   | on   |   |   |   |
| Company Name<br>Address  | Unit C, 11/F., F<br>Nos. 37-39 Win   | ability Consulting Lir<br>Ford Glory Plaza,<br>ng Hing Street,<br>an, Kowloon, HK   | nited   |   |
| Equipment-under-T  | est (EUT)  |   |   |   |
| Description<br>Manufacturer<br>Model Number<br>Serial Number<br>Equipment Number | Sound Calibrate<br>Svantek<br>SV 33B<br>83042<br>  | or  |   |   |
| Calibration Particul   | ar   |   |   |   |
| Date of Calibration<br>Calibration Equipment                                     |  | 8) / AV200063 / 23-Ji<br>0) / MLEC21/05/02 /  |   |   |
| Calibration Procedure  | MLCG00, MLC  | CG15  |   |   |
| Calibration Conditions   | Laboratory<br>EUT  | Temperature<br>Relative Humidity<br>Stabilizing Time<br>Warm-up Time  | $23 \text{ °C} \pm 5 \text{ °C}$<br>$55\% \pm 25\%$<br>Over 3 hours<br>Not applicable |   |
| Calibration Results  | Calibration data<br>All calibration re   | Power Supply<br>were detailed in the o<br>esults were within EU   | Internal battery<br>continuation pages.<br>JT specification.                          |   |
| Approved By & Date   |  | _   | С. К.О. Lo  | 27-Apr-2022                               |
| overloading, mishandling, m<br>* MaxLab Calibration Centre                       | on Certificate only re<br>EUT long term drif<br>isuse, and the capaci<br>Limited shall not be<br>s owned by MaxLab | late to the values measure<br>t, variation with environr<br>ity of any other laboratory<br>liable for any loss or dam<br>o Calibration Centre Limit | ed at the time of the calibration and the un  | certainties quoted will g transportation, |

Page 1 of 2





## Certificate No. MLCN220926S

| EUT     | Standard | EUT Error | Calibration | EUT           |
|---------|----------|-----------|-------------|---------------|
| Setting | Reading  |           | Uncertainty | Specification |
| 114 dB  | 114.0 dB | 0.0 dB    | 0.15 dB     | ± 0.3 dE      |

- END -

i ni

Calibrated By : Dan Date : 27-Apr-22

Checked By : K.O. Lo Date : 27-Apr-22

Page 2 of 2



Certificate No. D224350E



# CALIBRATION CERTIFICATE

| Product                | : | SOUND CALIBRATOR   |
|------------------------|---|--|
| Туре                   | : | NC-75  |
| Serial number          | : | 34724244   |
| Manufacturer           | : | RION CO., LTD.   |
| Calibration quantities | : | Sound pressure level (with reference standard microphone)  |
| Calibration method     | : | Measured by specified secondary standard microphone        |
|                        |   | according to JCSS calibration procedure specified by RION. |
| Ambient conditions     | : | Temperature 23.9 °C, Relative humidity 49 %,               |
|                        |   | Static pressure 99.9 kPa                                   |
| Calibration date       | : | 05/07/2022 (DD/MM/YYYY)                                    |
| Calibration location   | : | 3-20-41 Higashimotomachi, Kokubunji, Tokyo 185-8533, Japan |
|                        |   | RION CO., LTD. Calibration Room                            |

We hereby certify that the results of this calibration were as follows.

Issue date : 11/07/2022 (DD/MM/YYYY)

Junichi Kawamura Manager Quality Assurance Section, Quality Assurance Department, Environmental Instrument Division, RION CO., LTD. 3-20-41 Higashimotomachi, Kokubunji, Tokyo 185-8533, Japan

This certificate is based on article 144 of the Measurement Law and indicates the result of calibration in accordance with measurement standards traceable to Primary Measurement Standards (National Standards) which realizes the physical units of measurement according to the International System of Units (SI).

The accreditation symbol is attestation of which the result of calibration is traceable to Primary Measurement Standards (National Standards).

The certificate shall not be reproduced except in full, without the written approval of the issuing laboratory.

The calibration laboratory who issued this calibration certificate conforms to ISO/IEC 17025:2017.

This calibration certificate was issued by the calibration laboratory accredited by IAJapan who is a signatory to the Mutual Recognition Arrangement (MRA) of International Laboratory Accreditation Cooperation (ILAC) and Asia Pacific Accreditation Cooperation (APAC). This (These) calibration result(s) may be accepted internationally through ILAC/APAC MRA.



Certificate No. D224350E

# CALIBRATION RESULT

### 1. Sound pressure level (with reference standard microphone)

| Measured | Expanded          |
|----------|-------------------|
| value    | uncertainty $*_1$ |
| 93.99 dB | 0.09 dB           |

\*1 Defines an interval estimated to have a level of confidence of approximately 95 %. Coverage factor k=2

Calibration result is the calibration value in ambient conditions during calibration.

# BE OUT OF JCSS CALIBRATION

1. Frequency

| Measured<br>value | Measurement<br>uncertainty<br>(k=2) |
|-------------------|-------------------------------------|
| 1000.0 Hz         | $3.9	imes10^{\cdot4}\mathrm{Hz}$    |

Working measurement standard universal counter: Type : 53132A Serial number : MY40005574 (JCSS Calibration Certificate No. 21081499079575510)

### 2. Total distortion

| Measured |
|----------|
| value    |
| 0.2 %    |

Working measurement standard distortion meter: Type : VA-2230A Serial number : 11076061 (A2LA Calibration Certificate No. 1501-03080)

RION

· closing ·

# Appendix I Event / Action Plan for Noise Exceedance

| Event<br>Action         | Actions to be taken by<br>Environmental Team as<br>immediate as practicable  | Actions to be taken by<br>Independent Environmental<br>Checker as immediate as<br>practicable<br>1. Review the investigation results   | Actions to be taken by<br>Supervising Officer's<br>Representative as immediate<br>as practicable<br>1. Confirm receipt of notification of                                     | Actions to be taken by<br>Contractor as<br>immediate as<br>practicable<br>1. Submit noise mitigation  |
|-------------------------|--|--|---|---|
| Level being<br>exceeded | 2. Carry out investigation;  | <ul> <li>submitted by the ET;</li> <li>Review the proposed remedial measures by the Contractor and advise the SO accordingly;</li> <li>Advise the SO on the effectiveness of the proposed remedial</li> </ul>              | failure in writing;   | <ul> <li>proposals to IEC and SO;</li> <li>Implement noise mitigation proposals.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ul>   |
| exceeded                | <ol> <li>Inform IEC, SO, Contractor and<br/>EPD;</li> <li>Repeat measurements to confirm<br/>findings;</li> <li>Increase monitoring frequency;</li> <li>Identify source and investigate the<br/>cause of exceedance;</li> <li>Carry out analysis of Contractor's<br/>working procedures;</li> <li>Discuss with the IEC, Contractor<br/>and SO on remedial measures<br/>required;</li> <li>Assess effectiveness of<br/>Contractor's remedial actions and<br/>keep IEC, EPD and SO informed<br/>of the results;</li> <li>If exceedance stops, cease<br/>additional monitoring.<br/>(The above actions should be<br/>taken within 2 working days after<br/>the exceedance is identified)</li> </ol> | <ol> <li>Review Contractors remedial<br/>actions whenever necessary to<br/>assure their effectiveness and<br/>advise the SO accordingly.<br/>(The above actions should be<br/>taken within 2 working days after</li> </ol> | <ol> <li>In consolidation with the IEC,<br/>agree with the Contractor on the<br/>remedial measures to be<br/>implemented;</li> <li>Supervise the implementation of</li> </ol> | <ol> <li>Take immediate action to<br/>avoid further exceedance;</li> <li>Submit proposals for<br/>remedial actions to IEC and<br/>SO within 3 working days<br/>of notification;</li> <li>Implement the agreed<br/>proposals;</li> <li>Submit further proposal if<br/>problem still not under<br/>control;</li> <li>Stop the relevant portion of<br/>works as instructed by the<br/>SO until the exceedance is<br/>abated.<br/>(The above actions should<br/>be taken within 2 working<br/>days after the exceedance<br/>is identified)</li> </ol> |

# Appendix J Noise Monitoring Data

| Location:   | Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 1 (M1 / N_S1) |
|---|--|
| Monitoring date:  | 05, 13, 19, 26 September 2022 (Daytime)                              |
|   | 05&06, 13&14, 19&20, 26&27 September 2022 (Evening & Night time)     |
| Parameter :   | Leq 30min (Daytime), Leq 5min (Evening & Night time)                 |
| Noise source other than<br>construction activities from<br>the Project: | Nil  |

Noise Monitoring Data:

| Date           | Start<br>time |   | End<br>time | Weather | $\frac{L_{eq 30min} dB(A) /}{L_{eq 5min} dB(A)}$ | Sound Level<br>Meter Used       | Calibrator<br>Used          |
|----------------|---------------|---|-------------|---------|--|---------------------------------|-----------------------------|
| 05 Sep<br>2022 | 13:07         | - | 13:37       | Sunny   | 61.1   | SVAN 971 (Serial<br>No. 96063)  | Svantek SV33B<br>(No.83042) |
| 05 Sep         | 19:07         | - | 19:12       |         | 49.4   | SVAN 071 (Seriel                | Svantek SV33B<br>(No.83042) |
| 2022           | 20:12         | 1 | 20:17       | Fine    | 49.3   | SVAN 971 (Serial<br>No. 96063)  |                             |
| 2022           | 21:17         | I | 21:22       |         | 48.4   | NO. 90003)                      | (100.03042)                 |
| 06 Sep         | 1:02          | - | 1:07        |         | 48.7   | SVAN 971 (Serial                | Svantek SV33B               |
| 2022           | 3:12          | - | 3:17        | Fine    | 48.3   | No. 96063)                      | (No.83042)                  |
| 2022           | 5:22          | - | 5:27        |         | 49.1   | 110. 90003)                     | (110.83042)                 |
| 13 Sep<br>2022 | 13:23         | - | 13:53       | Sunny   | 63.3   | SVAN 971 (Serial<br>No. 96062)  | Rion NC-75<br>(No.34724244) |
| 12 San         | 19:08         | I | 19:13       |         | 51.9   | SVAN 071 (Sorial                | Rion NC-75<br>(No.34724244) |
| 13 Sep<br>2022 | 20:13         | - | 20:18       | Fine    | 52.2   | SVAN 971 (Serial<br>No. 96062)  |                             |
| 2022           | 21:08         | 1 | 21:13       |         | 51.4   | NO. 90002)                      |                             |
| 14 San         | 1:13          | I | 1:18        | Fine    | 49.1   | SVAN 971 (Serial<br>No. 96062)  | Rion NC-75<br>(No.34724244) |
| 14 Sep<br>2022 | 3:08          | - | 3:13        |         | 48.5   |                                 |                             |
| 2022           | 5:08          | - | 5:13        |         | 49.3   |                                 |                             |
| 19 Sep<br>2022 | 13:34         | - | 14:04       | Sunny   | 63.5   | SVAN 971 (Serial<br>No. 96063)  | Rion NC-75<br>(No.34724244) |
| 10.0           | 10.0 19:09    | - | 19:14       | Fine    | 51.3   | SVAN 971 (Serial<br>No. 96063)  | Rion NC-75<br>(No.34724244) |
| 19 Sep<br>2022 | 20:14         | - | 20:19       |         | 49.6   |                                 |                             |
| 2022           | 21:09         | 1 | 21:14       |         | 50.1   | NO. 90003)                      |                             |
| 20 Sep         | 1:09          | 1 | 1:14        |         | 48.9   | SVAN 971 (Serial                | Rion NC-75<br>(No.34724244) |
| 20 Sep<br>2022 | 3:09          | 1 | 3:14        | Fine    | 49.6   | No. 96063)                      |                             |
| 2022           | 5:09          | I | 5:14        |         | 49.7   |                                 |                             |
| 26 Sep<br>2022 | 13:42         | - | 14:12       | Sunny   | 65.5   | SVAN 971 (Serial<br>No. 103482) | Rion NC-75<br>(No.34724244) |
| 26.0           | 19:07         | - | 19:12       |         | 50.4   | QUAN 071 (0 1                   | D' NO 75                    |
| 26 Sep         | 20:12         | - | 20:17       | Fine    | 50.2   | SVAN 971 (Serial                | Rion NC-75                  |
| 2022           | 21:02         | - | 21:07       |         | 50.4   | No. 103482)                     | (No.34724244)               |
| 27 5           | 1:17          | - | 1:22        |         | 48.6   | SVAN 971 (Serial                | Diam NC 75                  |
| 27 Sep<br>2022 | 3:07          | - | 3:12        | Fine    | 49.3   |                                 | Rion NC-75<br>(No.34724244) |
| 2022           | 5:07          | - | 5:12        |         | 48.5   | No. 103482)                     | (100.34724244)              |

| Location:   | Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 2 (M2 / N_S2) |
|---|--|
| Monitoring date:  | 05, 13, 19, 29 September 2022 (Daytime)                              |
|   | 05&06, 13&14, 19&20, 29&30 September 2022 (Evening & Night time)     |
| Parameter :   | Leq 30min (Daytime), Leq 5min (Evening & Night time)                 |
| Noise source other than<br>construction activities from<br>the Project: | Nil  |


Noise Monitoring Data:


| Date           | Start<br>time |   | End<br>time | Weather | $\frac{L_{eq 30min} dB(A)}{L_{eq 5min} dB(A)}$ | Sound Level<br>Meter Used       | Calibrator<br>Used          |  |
|----------------|---------------|---|-------------|---------|--|---------------------------------|-----------------------------|--|
| 05 Sep<br>2022 | 13:20         | - | 13:50       | Sunny   | 57.4   | SVAN 971 (Serial<br>No. 96062)  | Svantek SV33B<br>(No.83042) |  |
| 05.0           | 19:05         | - | 19:10       |         | 51.8   | GVAN 071 (G 1                   |                             |  |
| 05 Sep<br>2022 | 20:05         | - | 20:10       | Fine    | 51.0   | SVAN 971 (Serial                | Svantek SV33B               |  |
| 2022           | 21:05         | - | 21:10       |         | 52.2   | No. 96062)                      | (No.83042)                  |  |
| 06.0           | 1:20          | - | 1:25        |         | 49.7   |                                 |                             |  |
| 06 Sep<br>2022 | 3:10          | - | 3:15        | Fine    | 49.4   | SVAN 971 (Serial                | Svantek SV33B               |  |
| 2022           | 5:10          | - | 5:15        |         | 51.1   | No. 96062)                      | (No.83042)                  |  |
| 13 Sep<br>2022 | 13:33         | - | 14:03       | Sunny   | 60.2   | SVAN 971 (Serial<br>No. 103482) | Rion NC-75<br>(No.34724244) |  |
| 12.0           | 19:03         | - | 19:08       |         | 55.7   | QUAN 071 (Carial                | Diam NC 75                  |  |
| 13 Sep<br>2022 | 20:03         | - | 20:08       | Fine    | 55.6   | SVAN 971 (Serial                | Rion NC-75                  |  |
| 2022           | 21:08         | - | 21:13       |         | 54.6   | No. 103482)                     | (No.34724244)               |  |
| 14.0           | 1:13          | - | 1:18        |         | 52.7   | GVAN 071 (G 1                   | Diam NC 75                  |  |
| 14 Sep<br>2022 | 3:08          | - | 3:13        | Fine    | 50.8   | SVAN 971 (Serial                | Rion NC-75<br>(No.34724244) |  |
| 2022           | 5:03          | - | 5:08        |         | 52.5   | No. 103482)                     | (110.34/24244)              |  |
| 19 Sep<br>2022 | 13:20         | - | 13:50       | Sunny   | 60.4   | SVAN 971 (Serial<br>No. 96062)  | Rion NC-75<br>(No.34724244) |  |
| 10.0           | 19:10         | - | 19:15       |         | 55.7   | GVAN 071 (G 1                   | D' NO 75                    |  |
| 19 Sep         | 20:10         | - | 20:15       | Fine    | 55.9   | SVAN 971 (Serial                | Rion NC-75                  |  |
| 2022           | 21:10         | - | 21:15       |         | 56.8   | No. 96062)                      | (No.34724244)               |  |
| 20.5           | 1:15          | - | 1:20        |         | 55.9   | QUAN 071 (Carial                | Dian NC 75                  |  |
| 20 Sep<br>2022 | 3:15          | - | 3:20        | Fine    | 56.0   | SVAN 971 (Serial<br>No. 96062)  | Rion NC-75<br>(No.34724244) |  |
| 2022           | 5:10          | - | 5:15        |         | 55.8   | INO. 90002)                     | (1N0.34724244)              |  |
| 29 Sep<br>2022 | 13:47         | - | 14:17       | Sunny   | 63.1   | SVAN 971 (Serial<br>No. 96062)  | Rion NC-75<br>(No.34724244) |  |
| 20.0           | 19:17         | - | 19:22       |         | 57.1   | GVAN 071 (G 1                   | D' NO 75                    |  |
| 29 Sep<br>2022 | 20:12         | - | 20:17       | Fine    | 55.2   | SVAN 971 (Serial                | Rion NC-75                  |  |
| 2022           | 21:17         | - | 21:22       |         | 56.3   | No. 96062)                      | (No.34724244)               |  |
| 20.9           | 1:07          | - | 1:12        |         | 50.0   | QUAN 071 (0 1                   | Diam NC 75                  |  |
| 30 Sep<br>2022 | 3:02          | - | 3:07        | Fine    | 51.3   | SVAN 971 (Serial                | Rion NC-75                  |  |
| 2022           | 5:12          | - | 5:17        |         | 51.6   | No. 96062)                      | (No.34724244)               |  |

| Location:   | Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 3 (M3 / N_S3) |
|---|--|
| Monitoring date:  | 05, 13, 19, 26 September 2022 (Daytime)                              |
|   | 05&06, 13&14, 19&20, 26&27 September 2022 (Evening & Night time)     |
| Parameter :   | Leq 30min (Daytime), Leq 5min (Evening & Night time)                 |
| Noise source other than<br>construction activities from<br>the Project: | Air-conditioner  |


Noise Monitoring data:

| Date           | Start<br>time |   | End<br>time | Weather | $\frac{L_{eq\;30min}dB(A)}{L_{eq\;5min}dB(A)}$ | Sound Level<br>Meter Used       | Calibrator<br>Used          |  |
|----------------|---------------|---|-------------|---------|--|---------------------------------|-----------------------------|--|
| 05 Sep<br>2022 | 13:04         | - | 13:34       | Sunny   | 61.2   | SVAN 971 (Serial<br>No. 103482) | Svantek SV33B<br>(No.83042) |  |
| 05 0           | 19:09         | - | 19:14       |         | 55.8   | QUAN 071 (Carial                | Constals CV22D              |  |
| 05 Sep<br>2022 | 20:04         | - | 20:09       | Fine    | 53.3   | SVAN 971 (Serial                | Svantek SV33B               |  |
| 2022           | 21:19         | - | 21:24       |         | 48.9   | No. 103482)                     | (No.83042)                  |  |
| 06.0           | 1:14          | - | 1:19        |         | 49.6   | QUAN 071 (Carial                | Constals CV22D              |  |
| 06 Sep<br>2022 | 3:19          | - | 3:24        | Fine    | 47.0   | SVAN 971 (Serial                | Svantek SV33B               |  |
| 2022           | 5:09          | - | 5:14        |         | 48.5   | No. 103482)                     | (No.83042)                  |  |
| 13 Sep<br>2022 | 13:18         | - | 13:48       | Sunny   | 63.1   | SVAN 971 (Serial<br>No. 96063)  | Rion NC-75<br>(No.34724244) |  |
| 12 0           | 19:08         | - | 19:13       |         | 52.9   | QUAN 071 (Carial                | Rion NC-75                  |  |
| 13 Sep<br>2022 | 20:03         | - | 20:08       | Fine    | 53.7   | SVAN 971 (Serial                | (No.34724244)               |  |
| 2022           | 21:08         | - | 21:13       |         | 53.2   | No. 96063)                      |                             |  |
| 14.0           | 1:18          | - | 1:23        |         | 46.7   | QUAN 071 (Carial                | Rion NC-75                  |  |
| 14 Sep<br>2022 | 3:13          | - | 3:18        | Fine    | 47.1   | SVAN 971 (Serial<br>No. 96063)  | (No.34724244)               |  |
| 2022           | 5:13          | - | 5:18        |         | 47.1   | 110. 200037                     | (110.37/24244)              |  |
| 19 Sep<br>2022 | 13:35         | - | 14:05       | Sunny   | 61.6   | SVAN 971 (Serial<br>No. 103482) | Rion NC-75<br>(No.34724244) |  |
| 10.0           | 19:10         | - | 19:15       |         | 55.8   |                                 |                             |  |
| 19 Sep         | 20:05         | - | 20:10       | Fine    | 54.1   | SVAN 971 (Serial                | Rion NC-75                  |  |
| 2022           | 21:10         | - | 21:15       |         | 56.9   | No. 103482)                     | (No.34724244)               |  |
| 20.0           | 1:15          | - | 1:20        |         | 49.7   |                                 | D: NO 75                    |  |
| 20 Sep<br>2022 | 3:10          | - | 3:15        | Fine    | 51.2   | SVAN 971 (Serial                | Rion NC-75                  |  |
| 2022           | 5:10          | - | 5:15        |         | 49.2   | No. 103482)                     | (No.34724244)               |  |
| 26 Sep<br>2022 | 13:39         | - | 14:09       | Sunny   | 60.9   | SVAN 971 (Serial<br>No. 96063)  | Rion NC-75<br>(No.34724244) |  |
| 26.0           | 19:14         | - | 19:19       |         | 46.4   |                                 | D: NG 75                    |  |
| 26 Sep         | 20:09         | - | 20:14       | Fine    | 47.5   | SVAN 971 (Serial                | Rion NC-75                  |  |
| 2022           | 21:04         | - | 21:09       |         | 51.3   | No. 96063)                      | (No.34724244)               |  |
| 27 Sar         | 1:09          | - | 1:14        |         | 56.3   | SVAN 071 (Seri-1                | Diam NC 75                  |  |
| 27 Sep<br>2022 | 3:09          | - | 3:14        | Fine    | 53.8   | SVAN 971 (Serial<br>No. 96063)  | Rion NC-75                  |  |
| 2022           | 5:19          | - | 5:24        |         | 54.6   | NO. 90003)                      | (No.34724244)               |  |





# Additional Impact Noise Monitoring Results during Evening Time (1900 - 2300 hours)



# Additional Impact Noise Monitoring Results during Night Time (2300 - 0700 hours)

Appendix K Waste Flow Table



Monthly Summary Waste Flow Table for

<u>2018 (year)</u>

Project : Integrated Waste Management Facilities, Phase 1

| Contract No.: | EP/SP/66/12 |
|---------------|-------------|
|               |             |

|           | Actual Quantities of Inert C&D Materials Generated Monthly |   |                              |                                |  |   |   | Actua                                       | Actual Quantities of C&D Wastes Generated Monthly |                                  |                          |             |            |  |
|-----------|--|---|------------------------------|--------------------------------|--|---|---|---|---|----------------------------------|--------------------------|-------------|------------|--|
| Month     | Total<br>Quantity<br>Generated                             | Hard Rock<br>and Large<br>Broken<br>Concrete<br>(see Note<br>1) | Reused in<br>the<br>Contract | Reused in<br>other<br>Projects | Disposed as<br>Public Fill<br>(see Note 4) | Imported<br>Fill<br>Sand<br>(see Note<br>4) | Imported<br>Fill<br>Public<br>fill<br>(see Note<br>4) | Imported<br>Fill<br>Rock<br>(see Note<br>4) | Metals  | Paper/<br>cardboard<br>packaging | Plastics<br>(see Note 2) | Chemica     | l Waste    | Others, e.g. general<br>refuse<br>(see Note 3) |
|           | (in ,000m <sup>3</sup> )                                   | (in ,000m <sup>3</sup> )  | (in ,000m <sup>3</sup> )     | (in ,000m <sup>3</sup>         | (in ,000m <sup>3</sup> )                   | (i  | $(n,000m^3)$  | <b>-</b>                                    | (in ,000 kg)                                      | (in ,000kg)                      | (in ,000kg)              | (in ,000kg) | (in ,000L) | $(in,000 \text{ m}^3)$                         |
| Jan       | 0  | 0   | 0                            | 0                              | 0  | 0   | 0   | 0   | 0   | 0                                | 0                        | 0           | 0          | 0  |
| Feb       | 0  | 0   | 0                            | 0                              | 0  | 0   | 0   | 0   | 0   | 0                                | 0                        | 0           | 0          | 0  |
| Mar       | 0  | 0   | 0                            | 0                              | 0  | 0   | 0   | 0   | 0   | 0                                | 0                        | 0           | 0          | 0  |
| Apr       | 0  | 0   | 0                            | 0                              | 0  | 0   | 0   | 0   | 0   | 0                                | 0                        | 0           | 0          | 0  |
| May       | 0  | 0   | 0                            | 0                              | 0  | 0   | 0   | 0   | 0   | 0                                | 0                        | 0           | 0          | 0  |
| Jun       | 0  | 0   | 0                            | 0                              | 0  | 0   | 0   | 0   | 0   | 0                                | 0                        | 0           | 0          | 0  |
| Sub-total | 0  | 0   | 0                            | 0                              | 0  | 0   | 0   | 0   | 0   | 0                                | 0                        | 0           | 0          | 0  |
| Jul       | 0  | 0   | 0                            | 0                              | 0  | 0   | 0   | 0   | 0   | 0                                | 0                        | 0           | 0          | 0  |
| Aug       | 0  | 0   | 0                            | 0                              | 0  | 0   | 0   | 0   | 0   | 0                                | 0                        | 0           | 0          | 0.0065   |
| Sep       | 0  | 0   | 0                            | 0                              | 0  | 2.9619                                      | 0   | 0   | 0   | 0                                | 0                        | 0           | 0          | 0  |
| Oct       | 0  | 0   | 0                            | 0                              | 0  | 3.0771                                      | 0   | 0   | 0   | 0                                | 0                        | 0           | 0          | 0.0130   |
| Nov       | 0  | 0   | 0                            | 0                              | 0  | 6.7871                                      | 0   | 0   | 0   | 0                                | 0                        | 0           | 0          | 0  |
| Dec       | 0  | 0   | 0                            | 0                              | 0  | 59.0709                                     | 0   | 0   | 0   | 0                                | 0                        | 0.2000      | 0.8700     | 0  |
| Total     | 0  | 0   | 0                            | 0                              | 0  | 71.8970                                     | 0   | 0   | 0   | 0                                | 0                        | 0.2000      | 0.8700     | 0.0195   |

Notes:

(1) Broken concrete for recycling into aggregates.

(2) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials.

(3) Use the conversion factor : 1 full load of dumping truck being equivalent to  $6.5m^3$  by volume.

(4) Use the conversion factor: sand density =  $1.6T/m^3$ , public fill density =  $1.8T/m^3$  and rock density =  $2T/m^3$ 



Monthly Summary Waste Flow Table for \_\_\_\_\_

<u>2019 (year)</u>

Project : Integrated Waste Management Facilities, Phase 1 Contract No.: EP/SP/66/12 Actual Quantities of Inert C&D Materials Generated Monthly Actual Quantities of C&D Wastes Generated Monthly Imported Imported Imported Hard Rock Fill Fill Fill and Large Reused in Disposed as Others, e.g. general Total Reused in Paper/ Month Broken Public Rock Plastics Sand refuse Public Fill cardboard **Chemical Waste** the other Metals Quantity (see Note 2) Concrete fill (see Note (see Note packaging Generated Contract Projects (see Note 4) (see Note 3) (see Note (see Note 4) 4) 1) 4)  $(in,000m^3)$   $(in,000m^3)$   $(in,000m^3)$   $(in,000m^3)$  $(in,000m^3)$  $(in, 000m^3)$ (in ,000kg) (in ,000kg) (in ,000 kg) (in ,000kg) (in ,000L)  $(in, 000 \text{ m}^3)$ 0 0 0 0 0 82.6139 0 0 0 0 0 0 0 0.0065 Jan 46.7821 Feb 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 97.1000 0 0.7552 0 0.2560 0 0 0 0 Mar 0 0 0 0 0 0 0 0 0 0 58.0413 0 0 0 Apr 0 0 0 0 0 14.5625 0 1.4648 0 0 0 0 0 0.0065 May 0 0 0 0 0 0 0 6.8421 0 0 0 0 0 0 Jun 0 0 0 Sub-total 0 0 0 0 299.0998 0 9.0621 0 0.2560 0 0.0130 0 0 0 0 0 0 0 0 0 0 0.4289 0 8.4000 0.0130 Jul 0 0 0 0 0 2.5775 0 10.5600 0 0 0 0 0 0 Aug 6.1081 Sep 0 0 0 0 0 0 8.4704 0 0.3530 0 0 0 0.0065 0 0 0 0 0 9.8875 0 7.1900 0 0 0 0 0 0 Oct 0 0 0 0 0 0 0 Nov 38.3088 0 19.3105 0 0 0 0.0195 0 0 0 0 0 Dec 0 0 0 54.3469 26.9807 0 0 0 0.0910 0 0 0 0 0 410.3286 0 82.0026 0 0.6090 0 0 8.4000 Total 0.1430

Notes:

(1) Broken concrete for recycling into aggregates.

(2) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials.

(3) Use the conversion factor : 1 full load of dumping truck being equivalent to  $6.5m^3$  by volume.

(4) Use the conversion factor: sand density =  $1.6T/m^3$ , public fill density =  $1.8T/m^3$  and rock density =  $2T/m^3$ 



Monthly Summary Waste Flow Table for

2020 (year)

| Project : I | ct : Integrated Waste Management Facilities, Phase 1 |   |                              |                                |  |   |   | Contract No.: EP/SP/66/12                   |   |                                  |                          |             |            |  |
|-------------|--|---|------------------------------|--------------------------------|--|---|---|---|---|----------------------------------|--------------------------|-------------|------------|--|
|             |  | Actual  | Quantities of                | Inert C&D                      | Materials Ger                              | nerated Mon                                 | thly  |   | Actual Quantities of C&D Wastes Generated Monthly |                                  |                          |             |            |  |
| Month       | Total<br>Quantity<br>Generated                       | Hard Rock<br>and Large<br>Broken<br>Concrete<br>(see Note<br>1) | Reused in<br>the<br>Contract | Reused in<br>other<br>Projects | Disposed as<br>Public Fill<br>(see Note 4) | Imported<br>Fill<br>Sand<br>(see Note<br>4) | Imported<br>Fill<br>Public<br>fill<br>(see Note<br>4) | Imported<br>Fill<br>Rock<br>(see Note<br>4) | Metals  | Paper/<br>cardboard<br>packaging | Plastics<br>(see Note 2) | Chemica     | l Waste    | Others, e.g. general<br>refuse<br>(see Note 3) |
|             | (in ,000m <sup>3</sup> )                             | (in ,000m <sup>3</sup> )  | (in ,000m <sup>3</sup> )     | (in ,000m <sup>3</sup>         | (in ,000m <sup>3</sup> )                   | (   | in ,000m <sup>3</sup> )                               |   | (in ,000 kg)                                      | (in ,000kg)                      | (in ,000kg)              | (in ,000kg) | (in ,000L) | (in ,000 m <sup>3</sup> )                      |
| Jan         | 0  | 0   | 0                            | 0                              | 0  | 37.1550                                     | 0   | 25.0812                                     | 0   | 0                                | 0                        | 0           | 0          | 0.0065   |
| Feb         | 0  | 0   | 0                            | 0                              | 0  | 27.7910                                     | 0   | 18.8300                                     | 0   | 0                                | 0                        | 0           | 0          | 0.0065   |
| Mar         | 0  | 0   | 0                            | 0                              | 0  | 22.5669                                     | 0   | 26.1586                                     | 0   | 0                                | 0                        | 0           | 7.2000     | 0.0065   |
| Apr         | 0  | 0   | 0                            | 0                              | 0  | 12.7800                                     | 0   | 10.1825                                     | 0   | 0                                | 0                        | 0           | 0          | 0.0195   |
| May         | 0  | 0   | 0                            | 0                              | 0  | 16.1138                                     | 0   | 24.3740                                     | 0   | 0.4220                           | 0                        | 0           | 0          | 0.0195   |
| Jun         | 0  | 0   | 0                            | 0                              | 0  | 31.5177                                     | 0   | 28.3030                                     | 0   | 0                                | 0                        | 0           | 0          | 0.0065   |
| Sub-total   | 0  | 0   | 0                            | 0                              | 0  | 147.9244                                    | 0   | 132.9293                                    | 0   | 0.4220                           | 0                        | 0           | 7.2000     | 0.0650   |
| Jul         | 0  | 0   | 0                            | 0                              | 0  | 34.7856                                     | 17.0606   | 35.1800                                     | 0   | 0                                | 0                        | 0           | 0          | 0.0195   |
| Aug         | 0  | 0   | 0                            | 0                              | 0  | 27.1375                                     | 65.5667   | 27.9335                                     | 0   | 0                                | 0                        | 0           | 0          | 0  |
| Sep         | 0  | 0   | 0                            | 0                              | 0  | 11.9813                                     | 110.1328  | 43.5435                                     | 0   | 0                                | 0                        | 0           | 0          | 0.0195   |
| Oct         | 0  | 0   | 0                            | 0                              | 0  | 2.8213                                      | 131.6600  | 22.5415                                     | 0   | 0                                | 0                        | 0           | 0          | 0.0130   |
| Nov         | 0  | 0   | 0                            | 0                              | 0  | 0   | 162.1811  | 44.6475                                     | 0   | 0.4090                           | 0                        | 0           | 0.4000     | 0.0130   |
| Dec         | 0  | 0   | 0                            | 0                              | 0  | 0   | 174.9800  | 57.8380                                     | 0   | 0                                | 0                        | 0           | 0          | 0.0130   |
| Total       | 0  | 0   | 0                            | 0                              | 0  | 224.6501                                    | 661.5812  | 364.6133                                    | 0   | 0.8310                           | 0                        | 0           | 7.6000     | 0.1430   |

Notes:

(1) Broken concrete for recycling into aggregates.

Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials. (2)

Use the conversion factor : 1 full load of dumping truck being equivalent to  $6.5m^3$  by volume. (3)

Use the conversion factor: sand density =  $1.6T/m^3$ , public fill density =  $1.8T/m^3$  and rock density =  $2T/m^3$ (4)



Monthly Summary Waste Flow Table for \_\_\_\_\_

2021 (year)

Project : Integrated Waste Management Facilities, Phase 1 Contract No.: EP/SP/66/12 Actual Quantities of Inert C&D Materials Generated Monthly Actual Quantities of C&D Wastes Generated Monthly Hard Rock Imported Imported Imported and Large Fill Fill Fill Reused in Disposed as Others, e.g. general Total Reused in Paper/ Month Broken Plastics Public fill Sand Rock Public Fill cardboard refuse Metals Chemical Waste Quantity the other Concrete (see Note 2) (see Note (see Note (see Note packaging Generated Contract Projects (see Note 4) (see Note 3) (see Note 4) 4) 4) 1)  $(in,000m^3)$   $(in,000m^3)$   $(in,000m^3)$   $(in,000m^3)$   $(in,000m^3)$  $(in,000m^3)$ (in ,000 kg) (in ,000kg) (in ,000kg) (in ,000kg)  $(in,000 \text{ m}^3)$ (in .000L) 0 0 0 0 0 0 198.1311 0 0 0 0 0 36.4775 0.0065 Jan 0 0 0 0 0 0 143.9511 0 0 0 0 0 Feb 20.9960 0.6305 0 0 0 0 0 0 103.1833 23.4510 0 0 0 0 0 0.0130 Mar 0 0 0 0 0 0 161.2956 0 Apr 27.2810 0 0 0 0 0.0130 0 0 0 0 0 0 0 0 0 193.3300 0 0 0.0715 May 20.5265 0 0 0 0 0 23.7825 0 0 0 0 141.5728 0 0.2440 0.0455 Jun 0 0 0 0 0 0 941.4639 152.5145 0 0.2440 0 0 0 0.7800 Sub-total 0 0 0 0 0 0 105.1083 30.6065 0 0 0 0 0 0.0195 Jul 0 0 0 0 0 0 0 0 11.1822 7.5180 0 0 0 0.0130 Aug 0 0 0 Sep 0 0 0 0 5.7575 0 0 0 0 0.6000 0.0390 0 0 0 0 0 0 0 0 0 0 0 0 0 6.8885 Oct 0 0 0 0 0 0 0 0 6.2975 0 0.1610 0 0 0.0130 Nov Dec 0 0 0 0 0 0 0 5.9235 0 0 0 0 0 0 0 0 0 0 0 Total 0 0 1057.7544 215.5060 0 0.4050 0 0.6000 0.8645

(1) Broken concrete for recycling into aggregates.

Notes:

(2) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials.

(3) Use the conversion factor : 1 full load of dumping truck being equivalent to  $6.5m^3$  by volume.

(4) Use the conversion factor: sand density =  $1.6T/m^3$ , public fill density =  $1.8T/m^3$  and rock density =  $2T/m^3$ .



Monthly Summary Waste Flow Table for

2022 (year)

| Project : Ir | ct : Integrated Waste Management Facilities, Phase 1 |   |                              |                        |  |   |  |   | Contract No.: EP/SP/66/12 |                                  |                          |             |             |  |
|--------------|--|---|------------------------------|------------------------|--|---|--|---|---------------------------|----------------------------------|--------------------------|-------------|-------------|--|
|              |  | Actual  | Quantities of                | of Inert C&D           | Materials Ge                               | enerated Mo                                 | nthly  |   |                           | Actual                           | Quantities of            | C&D Wastes  | Generated M | lonthly  |
| Month        | Total<br>Quantity<br>Generated                       | Hard Rock<br>and Large<br>Broken<br>Concrete<br>(see Note<br>1) | Reused in<br>the<br>Contract | Projects               | Disposed as<br>Public Fill<br>(see Note 4) | Imported<br>Fill<br>Sand<br>(see Note<br>4) | Imported<br>Fill<br>Public fill<br>(see Note<br>4) | Imported<br>Fill<br>Rock<br>(see Note<br>4) | Metals                    | Paper/<br>cardboard<br>packaging | Plastics<br>(see Note 2) | Chemica     | l Waste     | Others, e.g. general<br>refuse<br>(see Note 3) |
|              | (in ,000m <sup>3</sup> )                             | (in ,000m <sup>3</sup> )  | (in ,000m <sup>3</sup> )     | (in ,000m <sup>3</sup> | (in ,000m <sup>3</sup> )                   |   | $(in,000m^3)$                                      | 1   | (in ,000 kg)              | (in ,000kg)                      | (in ,000kg)              | (in ,000kg) | (in ,000L)  | (in ,000 m <sup>3</sup> )                      |
| Jan          | 0  | 0   | 0                            | 0                      | 0  | 0   | 4.9389   | 2.7070                                      | 0                         | 0.1550                           | 0                        | 0           | 0           | 0.0715   |
| Feb          | 0  | 0   | 0                            | 0                      | 0  | 0   | 3.2478   | 4.0290                                      | 0                         | 0                                | 0                        | 0.4000      | 0.2250      | 0  |
| Mar          | 0  | 0   | 0                            | 0                      | 0  | 0   | 2.3422   | 2.7820                                      | 0                         | 0                                | 0                        | 0           | 0           | 0.0780   |
| Apr          | 0  | 0   | 0                            | 0                      | 0  | 0   | 18.2189  | 5.8100                                      | 0                         | 0.3120                           | 0                        | 0           | 0           | 0.1495   |
| May          | 0.0648   | 0   | 0                            | 0                      | 0.0648                                     | 0   | 16.7711  | 17.2320                                     | 0                         | 0                                | 0                        | 0           | 0           | 0.0975   |
| Jun          | 0.0037   | 0   | 0                            | 0                      | 0.0037                                     | 0.2115                                      | 1.1128   | 14.1470                                     | 36.3000                   | 0.3890                           | 0                        | 0           | 1.7250      | 0.0975   |
| Sub-total    | 0.0685   | 0   | 0                            | 0                      | 0.0685                                     | 0.2115                                      | 46.6317  | 46.7070                                     | 36.3000                   | 0.8560                           | 0                        | 0.4000      | 1.9500      | 0.4940   |
| Jul          | 25.7183  | 0   | 0                            | 25.7183                | 0  | 0.1125                                      | 0.8333   | 17.5210                                     | 0                         | 0.6400                           | 0.0060                   | 0           | 0           | 0.1235   |
| Aug          | 13.2494  | 0   | 0                            | 13.2494                | 0  | 0   | 0  | 24.5210                                     | 76.0300                   | 1.8870                           | 0                        | 0           | 0           | 0.1170   |
| Sep          | 24.9072  | 0   | 0                            | 24.8494                | 0.0578                                     | 0   | 0  | 16.2815                                     | 72.0600                   | 0.3060                           | 0                        | 0           | 0           | 0.1885   |
| Oct          |  |   |                              |                        |  |   |  |   |                           |                                  |                          |             |             |  |
| Nov          |  |   |                              |                        |  |   |  |   |                           |                                  |                          |             |             |  |
| Dec          |  |   |                              |                        |  |   |  |   |                           |                                  |                          |             |             |  |
| Total        | 63.9434  | 0   | 0                            | 63.8171                | 0.1263                                     | 0.3240                                      | 47.4650  | 105.0305                                    | 184.3900                  | 3.6890                           | 0.0060                   | 0.4000      | 1.9500      | 0.9230   |

Broken concrete for recycling into aggregates. (1)

Notes:

Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials. (2)

(3) Use the conversion factor : 1 full load of dumping truck being equivalent to  $6.5m^3$  by volume.

Use the conversion factor: sand density =  $1.6T/m^3$ , public fill density =  $1.8T/m^3$  and rock density =  $2T/m^3$ . (4)

# Appendix L Event / Action Plan for Coral Monitoring

Contract No. EP/SP/66/12 Integrated Waste Management Facilities, Phase 1

Keppel Seghers – Zhen Hua Joint Venture

| Event                                  | Action   |  |  |  |  |  |  |  |  |  |  |
|--|--|--|--|--|--|--|--|--|--|--|--|
| _                                      | ET Leader II   | EC S   | o c  | ontractor  |  |  |  |  |  |  |  |
| Exceedance                             | 2. Inform the IEC, SO ,and   | Discuss monitoring with the 1.<br>ET and the Contractor;<br>Review proposals for<br>additional monitoring and<br>any other measures<br>submitted by the Contractor 2.<br>and advise the SO<br>accordingly. | Discuss with the IEC 1.<br>additional monitoring<br>requirements and any other<br>measures proposed by the 2.<br>ET;<br>Make the agreement on the<br>measures to be 3.<br>implemented. | notification of the<br>non-compliance in writing;<br>Discuss with the ET and the<br>IEC and propose measures<br>to the IEC and the SO; |  |  |  |  |  |  |  |
| Limit Level <sup>1</sup><br>Exceedance | <ol> <li>Undertake Steps 1-4 as in 1.<br/>the Action Level<br/>Exceedance. If further 2.<br/>exceedance of Limit Level,<br/>propose enhancement<br/>measures for consideration.</li> </ol> | Discuss monitoring with the 1.<br>ET and the Contractor;<br>Review proposals for<br>additional monitoring and<br>any other measures<br>submitted by the Contractor 2.<br>and advise the SO<br>accordingly. | Discuss with the IEC 1.<br>additional monitoring<br>requirements and any other<br>measures proposed by the 2.<br>ET;<br>Make the agreement on the<br>measures to be 3.<br>implemented. | notification of the<br>non-compliance in writing;<br>Discuss with the ET and the<br>IEC and propose measures<br>to the IEC and the SO; |  |  |  |  |  |  |  |

Appendix M Event / Action Plan for White-Bellied Sea Eagle

| Event   | Action  |   |  |  |  |  |  |
|---|---|---|--|--|--|--|--|
|   | Environmental   | Audit Team  | Contractor                                       |  |  |  |  |
|   | Team  |   |  |  |  |  |  |
| Absence of<br>White-bellied<br>Sea Eagle<br>during a<br>whole day of<br>monitoring. | Inform audit<br>team.<br>Increase<br>monitoring<br>frequency to<br>daily. | <ul> <li>Inform site engineer and contractor.</li> <li>If the absence remains: <ul> <li>Review construction activities and noise monitoring records of the associated period;</li> <li>Identify potential causes of the absence;</li> <li>Propose remedial measures, such as change of construction method and sequence;</li> <li>Confirm the feasibility of the proposed remedial measures with site engineer and contractor;</li> <li>Discuss with environmental team about the effectiveness of the proposed remedial measures.</li> </ul> </li> </ul> | Implement<br>the agreed<br>remedial<br>measures. |  |  |  |  |

Appendix N Exceedance Report

Integrated Waste Management Facilities, Phase 1

|          | Water Quality (Regular Monitoring) |                          |   |  |  |  |  |  |
|----------|------------------------------------|--------------------------|---|--|--|--|--|--|
| Location | Action Level                       | Action Level Limit Level |   |  |  |  |  |  |
| B1       | 1                                  | 0                        | 1 |  |  |  |  |  |
| B2       | 0                                  | 1                        | 1 |  |  |  |  |  |
| B3       | 1                                  | 0                        | 1 |  |  |  |  |  |
| B4       | 0                                  | 1                        | 1 |  |  |  |  |  |
| CR1      | 0                                  | 0                        | 0 |  |  |  |  |  |
| CR2      | 0                                  | 0                        | 0 |  |  |  |  |  |
| F1A      | 0                                  | 0                        | 0 |  |  |  |  |  |
| H1       | 1                                  | 0                        | 1 |  |  |  |  |  |
| S1       |                                    | Not applicable           |   |  |  |  |  |  |
| S2A      |                                    | Not applicable           |   |  |  |  |  |  |
| S3       | Not applicable                     |                          |   |  |  |  |  |  |
| M1       | 0                                  | 0                        | 0 |  |  |  |  |  |

## Statistical Summary of Exceedances in the Reporting Period

#### Integrated Waste Management Facilities, Phase 1

|          | Noise (Day Time)     |             |       |  |  |  |  |  |  |
|----------|----------------------|-------------|-------|--|--|--|--|--|--|
| Location | Action Level         | Limit Level | Total |  |  |  |  |  |  |
| M1       | 0                    | 0           | 0     |  |  |  |  |  |  |
| M2       | 0                    | 0           | 0     |  |  |  |  |  |  |
| M3       | 0                    | 0           | 0     |  |  |  |  |  |  |
|          | Noise (Evening Time) |             |       |  |  |  |  |  |  |
| Location | Action Level         | Limit Level | Total |  |  |  |  |  |  |
| M1       | 0                    | 0           | 0     |  |  |  |  |  |  |
| M2       | 0                    | 0           | 0     |  |  |  |  |  |  |
| M3       | 0                    | 0           | 0     |  |  |  |  |  |  |
|          | Noise (N             | light Time) | ·     |  |  |  |  |  |  |
| Location | Action Level         | Limit Level | Total |  |  |  |  |  |  |
| M1       | 0                    | 0           | 0     |  |  |  |  |  |  |
| M2       | 0                    | 0           | 0     |  |  |  |  |  |  |
| M3       | 0                    | 0           | 0     |  |  |  |  |  |  |

Appendix O Complaint Log

Integrated Waste Management Facilities, Phase 1

## Statistical Summary of Environmental Complaints

| Reporting                   | Environmental Complaint Statistics |            |                  |
|-----------------------------|------------------------------------|------------|------------------|
| Period                      | Frequency                          | Cumulative | Complaint Nature |
| 01 Sep 2022-<br>30 Sep 2022 | 0                                  | 1          | N/A              |

### Statistical Summary of Environmental Summons

| Reporting    | Environmental Summons Statistics |            |         |
|--------------|----------------------------------|------------|---------|
| Period       | Frequency                        | Cumulative | Details |
| 01 Sep 2022- | 0                                | 0          | N/A     |
| 30 Sep 2022  | 0                                | 0          | N/A     |

### Statistical Summary of Environmental Prosecution

| Reporting    | Environmental Prosecution Statistics |            |               |
|--------------|--------------------------------------|------------|---------------|
| Period       | Frequency                            | Cumulative | Details       |
| 01 Sep 2022- | 0                                    | 0          | N/A           |
| 30 Sep 2022  | 0                                    | 0          | 1 <b>N</b> /A |

# Appendix P Impact Monitoring Schedule of Next Reporting Month

|  |  |  | Impact Monitoring Schedule for IWMF   |  |  |
|--|--|--|---|--|--|
| -  |  | 1-   | Oct-22  | -  | 1  |
| Sun  | Mon  | Tue  | Wed   | Thu  | Fri  |
|  |  |  |   |  |  |
| 2  | 3  | 4  | 5   | 6  | 7  |
|  | Impact<br>Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1<br>Tidal Period:<br>Ebb Tide: 01:03 - 10:00<br>Flood Tide: 10:00 - 23:59<br>Monitoring Time:<br>*Mid-ebb: 08:00 - 09:33<br>Mid-flood: 15:14 - 18:44   |  | Impact<br>Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1<br>Tidal Period:<br>Ebb Tide: 04:15 - 12:39<br>Flood Tide: 12:39 - 20:25<br>Monitoring Time:<br>*Mid-ebb: 08:43 - 12:13<br>Mid-flood: 14:47 - 18:17  | Impact<br>Daytime & Evening Noise monitoring for M1, M2 & M3                         | Water Quality monitoring for 1 1<br>Tid<br>Ebb Tide<br>Flood Tid<br>Monit<br>Mid-ebb<br>&Mid-floo<br>Night time Noise mo |
| 9  |  | 11   |   |  | 14   |
|  | Impact<br>Water Quality monitoring for 81, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1<br>Tidal Period:<br>Ebb Tide: 09:32 - 15:31<br>Flood Tide: 15:33 - 21:50<br>Monitoring Time:<br>Mid-ebb: 10:46 - 14:16<br>#&Mid-flood: 15:49 - 19:00  | Impact<br>Daytime & Evening Noise monitoring for M1, M2 & M3 | Impact<br>Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1<br>Tidal Period:<br>Ebb Tide: 11:04 - 16:22<br>Flood Tide: 04:33 - 11:04<br>Monitoring Time:<br>Mid-ebb: 11:58 - 15:28<br>*#SMid-flood: 05:00 - 10:44<br>Night time Noise monitoring for M1, M2 & M3 | Impact<br>Ecology monitoring for Marine Mammals by Vessel-based Line-Transect Survey | Water Quality monitoring for B1, B2<br>Tridi<br>Ebb Tide<br>Fiood Tidi<br>Monit<br>Mid-ebb<br>*#Mid-floc                 |
| 16   | 17   | 18   | 19  | 20   | 21   |
| 23   | Impact<br>Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1<br>Tidal Period:<br>Ebb Tide: 00:00 - 10:00<br>Flood Tide: 10:00 - 23:59<br>Monitoring Time:<br>*#\$Mid-ebb: 08:00 - 03:30<br>Mid-flood: 15:14 - 18:44<br>Daytime & Evening Noise monitoring for M1, M2 & M3                          | Impact<br>Night time Noise monitoring for M1, M2 & M3        | Impact<br>Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1<br>Tidal Period:<br>Ebb Tide: 03:02 - 12:09<br>Flood Tide: 12:00 - 23:59<br>Monitoring Time:<br>Mid-ebb: 08:11 - 11:41<br>&Mid-flood: 16:19 - 19:00  | 27   | I<br>Water Quality monitoring for B1, B2<br>Tidi<br>Ebb Tide<br>Filood Tidi<br>Monit<br>*Mid-ebb<br>Mid-flood            |
| 30   | 24     Impact       Water Quality monitoring for 51, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1       Tidal Period:       Ebb Tide: 08:33 - 14:35       Flood Tide: 14:35 - 21:00       Monitoring Time:       Mid-ebb: 09:49 - 13:19       #&Mid-ebb: 02:20:19:00       Daytime & Evening Noise monitoring for M1, M2 & M3 | Impact   | Impact<br>Impact<br>Water Quality monitoring for 51, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1<br>Tidal Period:<br>Ebb Tide: 10:16 - 15:30<br>Flood Tide: 15:30 - 21:35<br>Monitoring Time:<br>Mid-ebb: 11:08 - 14:38<br>#&Mid-flood: 15:48 - 19:00                                       | Impact<br>Ecology monitoring for WBSE  | 28 I<br>Water Quality monitoring for B, B<br>Tida<br>Ebb Tide:<br>Flood Tide<br>Monit<br>Mid-ebb.<br>*#Mid-floo          |
| Impact<br>Water Quality monitoring for 11, 82, 83, 84, H1, C1A, C2A, F1A, CR1, CR2, M1<br>Tidal Period:<br>Ebb Tide: 14:34 - 17:00<br>Flood Tide: 70:00 - 14:34<br>Monitoring Time:<br>#\$Mid-ebb: 14:41 - 16:52<br>Mid-flood: 09:02 - 12:32 | Impact<br>Daytime & Evening Noise monitoring for M1, M2 & M3   | impact<br>Night time Noise monitoring for M1, M2 & M3        |   |  |  |

Remarks: 1. Daytime Noise Monitoring (07:00-1900), Evening Time Noise Monitoring (1900-2300), Night Time Noise Monitoring (2300-0700) 2. Water Quality Monitoring for \$1,\$2 and \$3 will only conduct during DCM works, refer to Detailed DCM Plan

Note: • as per Marine Department Notice No 107 of 2018, all vessels employed for the works should stay in the works area outside the hours of works (0700 to 2300). Due to safty concern, Water Quality Monitoring would start at 0800. # - Prioritized routing: Mid-Ebb: C1-553-CR2->CR1->H1->Remaining stations and Mid-Flood: C2->CR1->S3->CR2->H1->Remaining stations 5 - Since predicted tide is shorter than 3.5 hours, method of 90% tidal period as monitoring time is approached. 8 - Due to safety concern for sampling event in night-time, method of 90% tidal period as monitoring time is approached and end at 1900.

|  | Sat |
|--|-----|
|  | 1   |
|  |     |
|  |     |
|  |     |
|  |     |
|  |     |
|  |     |
|  |     |
|  |     |
|  | 8   |
| Impact   |     |
| , B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1<br>Tidal Period: |     |
| ïde: 06:49 - 14:00<br>Tide: 14:00 - 21:00                      |     |
| onitoring Time:  |     |
| ebb: 08:39 - 12:09<br>flood: 15:45 - 19:00                     |     |
| monitoring for M1, M2 & M3                                     |     |
|  |     |
|  |     |
|  | 15  |
| Impact   |     |
| , B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1<br>Tidal Period: |     |
| ide: 12:35 - 16:44   |     |
| Tide: 06:00 - 12:35<br>onitoring Time:                         |     |
| ebb: 12:54 - 16:24<br>flood: 08:00 - 11:02                     |     |
|  |     |
|  |     |
|  |     |
|  | 22  |
|  |     |
| , B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1<br>Tidal Period: |     |
| īde: 06:00 - 13:22<br>Tide: 13:22 - 20:22                      |     |
| onitoring Time:  |     |
| -ebb: 08:00 - 11:26<br>lood: 15:07 - 18:37                     |     |
|  |     |
|  |     |
|  |     |
|  | 29  |
| Impact<br>, B2, B3, B4, H1, C1A, C2A, F1A, CR1, CR2, M1        |     |
| Tidal Period:  |     |
| ide: 12:00 - 16:22<br>Tide: 05:04 - 12:00                      |     |
| onitoring Time:<br>ebb: 12:26 - 15:56                          |     |
| flood: 08:00 - 10:17   |     |
|  |     |
|  |     |
|  |     |
|  |     |
|  |     |
|  |     |
|  |     |
|  |     |
|  |     |
|  |     |
|  |     |
|  |     |
|  |     |
|  |     |
|  |     |
|  |     |
|  |     |
|  |     |