


**Drainage Services Department**  
**Advance Works for Shek Wu Hui Sewage  
Treatment Works – Further Expansion Phase 1A**

**Monthly EM&A Report**

(September 2018)

**Verified by** : Mr. Adi Lee 

**Position** : Independent Environmental Checker


**Date** : 16 Oct 2018



**Drainage Services Department**  
**Advance Works for Shek Wu Hui Sewage  
Treatment Works – Further Expansion Phase 1A**

Monthly EM&A Report

(September 2018)

**Certified by** :   
Dr. Priscilla Choy

**Position** : Environmental Team Leader of  
Contract No. DE/2014/01

**Date** : 12<sup>th</sup> October 2018



**Table of Contents**

1.	EXECUTIVE SUMMARY .....	1
1.1	Summary of Major Construction Works taken in the Reporting Period.....	1
1.2	Environmental Monitoring and Audit Activities .....	1
1.3	Environmental Complaint .....	2
1.4	Site Inspection .....	2
1.5	Reporting Changes .....	2
1.6	Future Key Issues .....	3
2.	INTRODUCTION.....	4
2.1	Background .....	4
2.2	Project Programme .....	5
2.3	Purpose of the Report .....	5
2.4	Project Organization.....	5
3.	ENVIRONMENTAL MONITORING AND AUDIT.....	7
4.	WASTE MANAGEMENT.....	10
5.	IMPLEMENTATION STATUS ON THE ENVIRONMENTAL PROTECTION REQUIREMENTS...	11
6.	CONCLUSION AND RECOMMENDATION.....	12
6.1	Conclusion.....	12
6.2	Recommendation.....	12

**List of Tables**

Table 2.1	Summary of Awarded Works Contracts
Table 2.2	Key Project Contacts
Table 3.1	Summary of Major Construction Activities in the Reporting Period
Table 3.2	Summary of 1-Hour TSP Monitoring Results in the Reporting Period
Table 3.3	Summary of 24-Hour TSP Monitoring Results in the Reporting Period
Table 3.4	Summary of Construction Noise Monitoring Results in the Reporting Period
Table 3.5	Log for Environmental Complaints, Notification of Summons and Successful Prosecutions for the Reporting Month
Table 4.1	Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DC/2013/09
Table 4.2	Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DE/2014/01
Table 5.1	Summary of Environmental Licenses and Permits for Contract No. DC/2013/09
Table 5.2	Summary of Environmental Licenses and Permits for Contract No. DE/2014/01

**List of Appendix**

Appendix A	Monthly EM&A Report for Contract No. DE/2014/01
------------	---



## 1. EXECUTIVE SUMMARY

This is the Monthly EM&A Report for the Project which summarises the EM&A works undertaken by the Contractor's ET of Contract No. DE/2014/01 under FEP No. FEP-02/474/2013 in September 2018 (the reporting period).

### 1.1 Summary of Major Construction Works taken in the Reporting Period

1.1.1 In the reporting period, the major construction works being undertaken by the respective Contractors under the Project are summarized in the below table.

Works Contract	Contract Title	Major Construction Works
DC/2013/09	Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road	The major construction works under Contract No. DC/2013/09 has been certified as substantially completed by DSD.
DE/2014/01	Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	<ul style="list-style-type: none"> <li>• Installation of Building Services at MBR Facilities Building.</li> <li>• Mechanical Installation of Air Blowers and associated accessories at 1/F, MBR Facilities Building.</li> <li>• Mechanical Installation of MBR Pre-treatment Screen Facilities.</li> <li>• Mechanical Installation in Bioreactor No.1 (BR1).</li> <li>• Electrical Installation in 3.3kV HV Switchroom and Transformer Room No.2 at 1/F, MBR Facilities Building.</li> <li>• Electrical Installation in LV Switchroom and 11kV HV Switchroom at G/F, MBR Facilities Building.</li> <li>• Electrical Installation in LV Switchroom No.3.</li> </ul>

### 1.2 Environmental Monitoring and Audit Activities

1.2.1 The environmental monitoring activities under the EM&A programme are summarized in the below table. No Action and Limit Level exceedance of air quality and construction noise monitoring was recorded during the reporting period.

Environmental Issue	Environmental Monitoring Parameters / Inspection	Occasions	Action Level Exceedance	Limit Level Exceedance
Air Quality	1-hour TSP	30	0	0
	24-hour TSP	8 <sup>(1)</sup>	0	0
Construction Noise	L <sub>Aeq(30min)</sub> Daytime	8	0	0

Note:

- (1) The 24-hour monitoring station of AM1 has been disrupted due to electrical problems and the breakdown of arrangement with the electricity supplier on 20 August 2018. The monitoring was resumed at alternative monitoring location AM1a on 19 September 2018 after electricity supply was established for the HVS.

### 1.3 Environmental Complaint

- 1.3.1 No environmental complaint, notification of summons or successful prosecutions were received during the reporting period. It is summarized in the below table.

Works Contract	Environmental Complaints	Notification of Summons	Successful Prosecutions	Status / Follow-up Actions
DC/2013/09	0	0	0	N/A
DE/2014/01	0	0	0	N/A

### 1.4 Site Inspection

- 1.4.1 Joint site inspections to evaluate the site environmental performance by the RE, the ET and the Contractor were carried out on the following dates during the reporting period.

Contract No. DC/2013/09: No site inspection was carried out in the reporting period

Contract No. DE/2014/01: 6, 13, 19 and 27 September 2018

- 1.4.2 IEC conducted site audit on 27 September 2018. No environmental non-compliance was identified in the reporting period.

### 1.5 Reporting Changes

- 1.5.1 The EM&A Programme of Contract No. DC/2013/09 was handed over to the ET of Contract No. DE/2014/01 since August 2018. Thus, the Monthly EM&A Report starting from September 2018 onwards will present the EM&A works undertaken by the ET of Contract No. DE/2014/01.



**1.6 Future Key Issues**

1.6.1 Key issues to be considered in the next reporting period for the Project are as follow:

<b>Works Contract</b>	<b>Major Construction Works</b>	<b>Potential Pollution Issues</b>	<b>Mitigation Measures</b>
DC/2013/09	The construction works have been certified as substantially completed by DSD.	N/A	N/A
DE/2014/01	<ul style="list-style-type: none"> <li>• Installation of Building Services at MBR Facilities Building.</li> <li>• Mechanical Installation of Air Blowers and associated accessories at 1/F, MBR Facilities Building.</li> <li>• Mechanical Installation of MBR Pre-treatment Screen Facilities.</li> <li>• Mechanical Installation in Bioreactor No.1 (BR.1).</li> <li>• Electrical Installation in 3.3kV HV Switchroom and Transformer Room No.2 at 1/F, MBR Facilities Building.</li> <li>• Electrical Installation in LV Switchroom and 11kV HV Switchroom at G/F, MBR Facilities Building.</li> <li>• Electrical Installation in LV Switchroom No.3.</li> <li>• Mechanical Installation of Deodorising System at G/F, MBR Facilities Building.</li> <li>• Mechanical Installation in Chemical Rooms.</li> </ul>	<ul style="list-style-type: none"> <li>• Storage of chemicals containers</li> <li>• Waste accumulation</li> <li>• Silt and dust getting into the public area by the leaving site vehicles at the site exits without adequate wheel washing facilities</li> </ul>	<ul style="list-style-type: none"> <li>• Drip tray should be provided to chemical containers</li> <li>• Waste should be disposed properly and avoid accumulation</li> <li>• Accumulated materials to be recycled onsite</li> <li>• Wheel washing should be provided to vehicles before leaving the site area</li> </ul>

## 2. INTRODUCTION

### 2.1 Background

- 2.1.1 The existing Shek Wu Hui Sewage Treatment Works (SWHSTW) is operated and maintained by the Drainage Services Department (DSD). It provides secondary level treatment to sewage collected from Sheung Shui, Fanling and adjacent areas, with design capacity of 93,000m<sup>3</sup>/day at ADWF.
- 2.1.2 To cope with the latest population growth and new developments in the catchment, further expansion of SWHSTW is planned to be carried out in three phases, namely Phases 1A, 1B and 2. Further Expansion Phase 1A is to cope with the forecast increase in sewage flow from local developments and extension of village sewerage in Sheung Shui, Fanling and adjacent areas. The scope of the Phase 1A Project comprises the followings:
- (a) the construction of proposed treatment facilities to increase the treatment capacity of SWHSTW by at least 40,000m<sup>3</sup>/day with tertiary treatment level, with suitable allowance to cater for a further increase of treatment capacity by 20,000m<sup>3</sup>/day in Phase 1B; and
  - (b) modification/upgrading of the existing facilities of SWHSTW.
- 2.1.3 To cope with the projected sewage flow buildup and meet the tight implementation programme, Advance Works for SWHSTW Further Expansion Phase 1A (hereinafter referred as “the Project”) are proposed to be carried out between 2015 and 2018. The Phase 1A Advance Works comprise a civil works contract and an Electrical & Mechanical (E&M) works contract. The civil works Contract No. DC/2013/09 “Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road” is supervised by the Sewerage Projects Division (SPD) of DSD. The E&M works Contract No. DE/2014/01 “Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station” is supervised by the Electrical & Mechanical Projects Division (E&MPD) of DSD.
- 2.1.4 The scope of Phase 1A Advance Works comprises the followings:
- (a) the conversion of one existing bioreactor (BR1) and two existing final sedimentation tanks (FST1 and FST2) into one membrane bioreactor; and
  - (b) the ancillary works.
- 2.1.5 This Project is a part of designated project under item F.2 of Part 1, Schedule 2 of the Environmental Impact Assessment (EIA) Ordinance. The EIA for the further expansion of SWHSTW Phases 1A, 1B and 2 is covered under the EIA Report of NENT NDAs (Register No. AEIAR-175-2013).
- 2.1.6 An Environment Permit (EP) No. EP-474/2013 for the further expansion of SWHSTW Phases 1A, 1B and 2 was issued by EPD to CEDD on 21 November 2013. On 23 January 2014, Further Environmental Permit (FEP) No. FEP-01/474/2013 was issued by EPD to DSD for the further expansion of SWHSTW Phase 1A works. On 15 February 2018, FEP No. FEP-02/474/2013 was issued by EPD to DSD covering the upgrading works of SWHSTW Phases 1A, 1B and 2.
- 2.1.7 With the issue of FEP No. FEP-02/474/2013, DSD has surrendered FEP No. FEP-01/474/2013 on 15 August 2018 which covering Phase 1A works only.

## 2.2 Project Programme

Two construction works contracts of the Project, i.e. civil works and E&M works, were commenced in October 2015 and October 2017 respectively. The major construction works under Contract No. DC/2013/09 has been certified as substantially completed by DSD and the remaining work is completed by the end of July 2018. The works of Contract No. DE/2014/01 is completed in early 2019 tentatively. *Table 2.1* summarises the information of the awarded Works Contracts.

**Table 2.1 Summary of Awarded Works Contracts**

Works Contract	Description	Construction Start Date	Contractor	Environmental Team
DC/2013/09	Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road	October 2015	Tsun Yip Waterworks Construction Co Ltd (Tsun Yip)	Action-United Environmental Services & Consulting (AUES)
DE/2014/01	Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	October 2017	Jardine Engineering Corporation Limited (JEC)	Cinotech Consultants Limited (Cinotech)

## 2.3 Purpose of the Report

- 2.3.1 The Environmental Monitoring and Audit (EM&A) programme for Contract No. DC/2013/09 and No. DE/2014/01 commenced in October 2015 and October 2017 respectively. This is the Monthly EM&A Report for the Project which summarises the EM&A works undertaken by the Contractor's ET of Contract No. DE/2014/01 in September 2018 (the reporting period).

## 2.4 Project Organization

Organization structure and contact details of relevant parties with respect to on-site environmental management are shown in *Table 2.2* below.

**Table 2.2 Key Project Contacts**

<b>Works Contract</b>	<b>Organization</b>	<b>Role</b>	<b>Name</b>	<b>Tel No.</b>
DC/2013/09	DSD	Resident Engineer	Ms. Konica Cheung	2594 7463
	ANewR Consulting Limited	Independent Environmental Checker	Mr. Adi Lee	2618 2836
		Site Agent	Mr. Ken Wong	9161 9627
	Tsun Yip	Environmental Officer	Mr. M. T. Ho	9507 9634
		Environmental Team Leader	Mr. T. W. Tam	2959 6059
DE/2014/01	DSD	Resident Engineer	Mr. Fong Mo	2594 7329
	ANewR Consulting Limited	Independent Environmental Checker	Mr. Adi Lee	2618 2836
		Project Manager	Mr. Kim Hung Lau	2947 1125
	JEC	Environmental Officer	Mr. George Ng	2947 1125
		Environmental Team Leader	Dr. Priscilla Choy	2151 2089

### 3. ENVIRONMENTAL MONITORING AND AUDIT

- 3.1 The Project has been divided into two construction works contracts which are covered by EP No. EP-474/2013 and FEP No. FEP-02/474/2013. As per the EP Conditions, EM&A Report for Works Contract No. DE/2014/01 prepared by the Contractor’s ET is provided in *Appendix A*.
- 3.2 The EM&A Report provides details of the project information, EM&A requirements, impact monitoring and audit results for the corresponding Contracts.
- 3.3 A summary of the major construction activities undertaken by the respective Contractors of various Works Contracts during the reporting period are presented in *Table 3.1*.

**Table 3.1 Summary of Major Construction Activities in the Reporting Period**

Works Contract	Contract Title	Major Construction Works
DC/2013/09	Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road	The major construction works under Contract No. DC/2013/09 has been certified as substantially completed by DSD.
DE/2014/01	Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	<ul style="list-style-type: none"> <li>• Installation of Building Services at MBR Facilities Building.</li> <li>• Mechanical Installation of Air Blowers and associated accessories at 1/F, MBR Facilities Building.</li> <li>• Mechanical Installation of MBR Pre-treatment Screen Facilities.</li> <li>• Mechanical Installation in Bioreactor No.1 (BR1).</li> <li>• Electrical Installation in 3.3kV HV Switchroom and Transformer Room No.2 at 1/F, MBR Facilities Building.</li> <li>• Electrical Installation in LV Switchroom and 11kV HV Switchroom at G/F, MBR Facilities Building.</li> <li>• Electrical Installation in LV Switchroom No.3.</li> </ul>

- 3.4 As the major construction works under Contract No. DC/2013/09 has been certified as substantially completed by DSD and the remaining work is completed by the end of July 2018, air quality and construction noise monitoring have been handed over to the ET of Contract No. DE/2014/01.
- 3.5 Impact monitoring for air quality and construction noise were conducted in accordance with the Updated EM&A Manual in the reporting period. The monitoring results conducted by the ET of Contract No. DE/2014/01 for this reporting month are summarised in *Tables 3.2 to 3.4*. Details of the monitoring requirements, locations, equipment, methodology and QA/QC procedures are presented in the Monthly EM&A Report of Contract No. DE/2014/01 as provided in *Appendix A*.

- 3.6 No Action and Limit Level exceedance of air quality and construction noise monitoring was recorded during the reporting period.

**Table 3.2 Summary of 1-Hour TSP Monitoring Results in the Reporting Period**

Monitoring Station ID	Location	TSP Concentration (mg/m <sup>3</sup> )	Action Level (mg/m <sup>3</sup> )	Limit Level (mg/m <sup>3</sup> )	Exceedance due to the Project Construction (Yes/No)
AM1	No. 31 Wai Loi Tsuen	36.7 – 77.6	286	500	No
AM2	Fu Tei Au	41.3 – 71.4	276	500	No

**Note:**

- (1) The environmental monitoring works of the Project were conducted by the Environmental Team of Contract No. DE/2014/01 in accordance with the Updated EM&A Manual.

**Table 3.3 Summary of 24-Hour TSP Monitoring Results in the Reporting Period**

Monitoring Station ID	Location	TSP Concentration (mg/m <sup>3</sup> )	Action Level (mg/m <sup>3</sup> )	Limit Level (mg/m <sup>3</sup> )	Exceedance due to the Project Construction (Yes/No)
AM1a	SWHSTW site boundary	23.8 – 61.2 <sup>(2)</sup>	147	260	No
AM2a	RE's Site Office	24.1 – 74.5	155	260	No

**Note:**

- (1) The environmental monitoring works of the Project were conducted by the Environmental Team of Contract No. DE/2014/01 in accordance with the Updated EM&A Manual.
- (2) Full set of 24-hour TSP monitoring cannot be conducted at AM1 due to power failure and breakdown of arrangement with the electricity supplier. The range indicated the data from 19 to 27 September 2018 at alternative monitoring station AM1a.

**Table 3.4 Summary of Construction Noise Monitoring Results in the Reporting Period**

Monitoring Station ID	Location	Noise Level (LAeq,30mins, dB(A))	Action Level (dB(A))	Limit Level (dB(A))	Exceedance due to the Project Construction (Yes/No)
NM1	No. 31 Wai Loi Tsuen	60.5 – 62.2	When one documented complaint is received	>75	No
NM2	Fu Tei Au	59.7 – 62.6		>75	No

**Note:**

- (1) The environmental monitoring works of the Project were conducted by the Environmental Team of Contract No. DE/2014/01 in accordance with the Updated EM&A Manual.

- 3.7 No environmental complaint, notification of summons or successful prosecutions were received during the reporting period. Log for environmental complaints, notification of summons and successful prosecutions are provided in *Table 3.5*.
- 3.8 Regular site inspections were conducted by the Contractor’s ET on a weekly basis to check the implementation of environmental pollution control and mitigation measures for the Project. No non-compliance was identified in the reporting period. The site inspection for Contract No. DC/2013/09 was ceased upon received EPD’s reply letter on 24 August 2018. Joint site inspections for Contract No. DE/2014/01 were carried out on 6, 13, 19 and 27 September 2018 during the reporting period. In addition, IEC conducted site audit on 27 September 2018. No environmental non-compliance was identified in the reporting period.

**Table 3.5 Log for Environmental Complaints, Notification of Summons and Successful Prosecutions for the Reporting Month**

<b>Works Contract</b>	<b>Environmental Complaints</b>	<b>Notification of Summons</b>	<b>Successful Prosecutions</b>
DC/2013/09	0	0	0
DE/2014/01	0	0	0

#### 4. WASTE MANAGEMENT

- 4.1 Waste management was carried out by on-site Environmental Officer or an Environmental Supervisor of the Contractor from time to time.
- 4.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 4.1* and *4.2* and the Monthly Summary Waste Flow Table of Contract No. DE/2014/01 is presented in the EM&A Report as provided in *Appendix A*. Whenever possible, materials were reused on-site as far as practicable.

**Table 4.1 Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DC/2013/09**

Type of Waste	Quantity			Disposal Location
	Prior Months	Reporting Month	Cumulated	
Total C&D Materials (Inert) (in '000m <sup>3</sup> )	24.00	0	24.00	--
Hard Rock and Large Broken Concrete (Inert) (in '000m <sup>3</sup> )	2.26	0	2.26	--
Reused in this Project (Inert) (in '000m <sup>3</sup> )	3.67	0	3.67	--
Reused in other Projects (Inert) (in '000m <sup>3</sup> )	2.23	0	2.23	--
Disposal as Public Fill (Inert) (in '000m <sup>3</sup> )	15.93	0	15.93	--
Metals (in '000kg)	142.00	0	142.00	--
Paper / Cardboard Packing (in '000kg)	0.07	0	0.07	--
Plastics (in '000kg)	0	0	0	--
Chemical Wastes (in '000kg)	0	0	0	--
General Refuses (in '000m <sup>3</sup> )	1.19	0	1.19	--

**Table 4.2 Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DE/2014/01**

Type of Waste	Quantity			Disposal Location
	Prior Months	Reporting Month	Cumulated	
Total C&D Materials (Inert) (in '000m <sup>3</sup> )	0	0	0	--
Hard Rock and Large Broken Concrete (Inert) (in '000m <sup>3</sup> )	0	0	0	--
Reused in this Project (Inert) (in '000m <sup>3</sup> )	0	0	0	--
Reused in other Projects (Inert) (in '000m <sup>3</sup> )	0	0	0	--
Disposal as Public Fill (Inert) (in '000m <sup>3</sup> )	0	0	0	--
Metals (in '000kg)	0	0	0	--
Paper / Cardboard Packing (in '000kg)	0.022	0.026	0.048	Lau Choi Kee Papers Co.Ltd.
Plastics (in '000kg)	0	0	0	--
Chemical Wastes (in '000kg)	0	0	0	--
General Refuses (in tonne)	29.32	6.01	35.33	NENT



## 5. IMPLEMENTATION STATUS ON THE ENVIRONMENTAL PROTECTION REQUIREMENTS

- 5.1 The Contractor has implemented all mitigation measures and requirements as stated in the EIA Reports, EM&A Manuals, EP No. EP-474/2013 and FEP No. FEP-02/474/2013. Summary of the relevant permits, licenses, and/or notifications on environmental protection for this Project in this reporting period are summarised in *Tables 5.1* and *5.2*.

**Table 5.1 Summary of Environmental Licenses and Permits for Contract No. DC/2013/09**

Item	Valid License/Permit	License/Permit Number
1	Further Environmental Permit	FEP-02/474/2013 (Valid from 15 February 2018)
2	Air Pollution Control (Construction Dust) Regulation	N/A
3	Chemical Waste Producer Registration	WPN5213-624-T3148-04
4	Water Pollution Control Ordinance	WT00022503-2015
5	Billing Account for Disposal of Construction Waste	Account Number: 7022898

**Table 5.2 Summary of Environmental Licenses and Permits for Contract No. DE/2014/01**

Item	Valid License/Permit	License/Permit Number
1	Further Environmental Permit	FEP-02/474/2013 (Valid from 15 February 2018)
2	Chemical Waste Producer Registration	WPN5213-624-T3685-01
3	Billing Account for Disposal of Construction Waste	Account Number: 7024165

## 6. CONCLUSION AND RECOMMENDATION

### 6.1 Conclusion

- 6.1.1 This is the Monthly EM&A Report for the Project which summarises the EM&A works undertaken by the Contractor's ET of Contract No. DE/2014/01 in September 2018 (the reporting period).
- 6.1.2 The EM&A Programme of Contract No. DC/2013/09 was handed over to the ET of Contract No. DE/2014/01 since August 2018. Thus, the Monthly EM&A Report starting from September 2018 onwards will present the EM&A works undertaken by the ET of Contract No. DE/2014/01.
- 6.1.3 No Action and Limit Level exceedance of 1-hour and 24-hour TSP monitoring was recorded during the reporting period.
- 6.1.4 No Action and Limit Level exceedance of construction noise monitoring was recorded during the reporting period.
- 6.1.5 Joint site inspections to evaluate the site environmental performance by the RE, the ET and the Contractors were carried out on the following dates during the reporting period.

Contract No. No site inspection was carried out in the reporting period  
Contract No. DE/2014/01: 6, 13, 19 and 27 September 2018

- 6.1.6 IEC conducted site audit on 27 September 2018. No environmental non-compliance was identified in the reporting period.
- 6.1.7 No documented complaint, notification of summons or successful prosecution was received during the reporting period.

### 6.2 Recommendation

- 6.2.1 The following recommendations were made for future reporting periods:

#### *Air Quality*

- Maintain wet surface on access road
- All vehicles must be used wheel washing facility before off site
- Spray water during breaking works
- A cleaning truck was regularly performed on the public road to prevent fugitive dust emission

#### *Noise*

- Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday.
- Keep good maintenance of plants
- Shut down the plants when not in used

*Water Quality*

- Identify any discharge of wastewater from the construction site
- Avoid blockage of U channel and drainage system by sediment
- Avoid water accumulation on site and carry out larviciding against mosquito breeding for stagnant water when mosquito larvae are observed
- Avoid spoilage of run-off from construction site to public area
- The discharge quality must meet the requirements specified in the discharge license

*Waste/Chemical Management*

- On-site sorting prior to disposal
- Follow requirements and procedures of the “Trip-ticket System”
- Predict required quantity of concrete accurately
- Collect the unused fresh concrete at designated locations in the sites for subsequent disposal



## APPENDIX A

### MONTHLY EM&A REPORT FOR CONTRACT NO. DE/2014/01




**Jardine Engineering Corporation, Limited**

**Contract No. DE/2014/01  
Provision of Electrical and Mechanical Facilities  
for Shek Wu Hui Sewage Treatment Works –  
Further Expansion Phase 1A –  
Advance Works and Ng Chow South Road  
Sewage Pumping Station**

**Monthly Environmental  
Monitoring and Audit Report  
September 2018**

**(Version 1.0)**

Certified By   
(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

**CINOTECH CONSULTANTS LTD**  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong  
Tel: (852) 2151 2083 Fax: (852) 3107 1388  
Email: [info@cinotech.com.hk](mailto:info@cinotech.com.hk)





## TABLE OF CONTENTS

	Page
<b>EXECUTIVE SUMMARY .....</b>	<b>1</b>
Introduction .....	1
Environmental Monitoring Works .....	1
Environmental Licenses and Permits .....	2
Environmental Mitigation Implementation Schedule .....	2
Key Information in the Reporting Month .....	2
Site Inspection Conducted by Government Department.....	2
Summary of Complaints, Prosecutions, Reporting Changes and Notification of Summons...	3
Future Key Issues .....	3
<b>1. INTRODUCTION .....</b>	<b>4</b>
Background .....	4
Project Organizations .....	4
Summary of EM&A Requirements.....	5
<b>2. AIR QUALITY .....</b>	<b>6</b>
Monitoring Requirements .....	6
Monitoring Locations.....	6
Monitoring Parameters, Frequency and Duration .....	6
Monitoring Equipment.....	6
Monitoring Methodology and QA/QC Procedure .....	7
Results and Observations .....	9
<b>3. NOISE.....</b>	<b>11</b>
Monitoring Requirements .....	11
Monitoring Locations.....	11
Monitoring Parameters, Frequency and Duration .....	11
Monitoring Equipment.....	11
Monitoring Methodology and QA/QC Procedures .....	11
Results and Observations .....	12
<b>4. ENVIRONMENTAL AUDIT .....</b>	<b>14</b>
Site Audits.....	14
Implementation Status of Environmental Mitigation Measures .....	14
Review of Environmental Monitoring Procedures .....	14
Status of Environmental Licensing and Permitting .....	14
Status of Waste Management.....	15
Implementation Status of Event Action Plans .....	15
Site Inspection Conducted by Government Department.....	15
Summary of Complaints, Prosecutions, Reporting Changes and Notification of Summons.	15
<b>5. FUTURE KEY ISSUES .....</b>	<b>16</b>
Key Issues for the Coming Month .....	16
Monitoring Schedule for the Next Reporting Period .....	16
Construction Program for the Next Reporting Period.....	16
<b>6. CONCLUSIONS AND RECOMMENDATIONS .....</b>	<b>17</b>
Conclusions .....	17
Recommendations for Future Reporting Months: .....	17

## LIST OF TABLES

Table I	Summary Table for Non-compliance (Exceedances) Recorded in the Reporting Month
Table II	Summary Table for Key Information in the Reporting Month
Table III	Future Key Issue for the next Reporting Month
Table 1.1	Key Project Contacts
Table 2.1	Locations for Air Quality Monitoring
Table 2.2	Impact Dust Monitoring Parameters, Frequency and Duration
Table 3.1	Locations for Noise Monitoring Stations
Table 3.2	Noise Monitoring Parameters, Frequency and Duration
Table 4.1	Observations of Site Audit
Table 4.2	Summary of Environmental Licensing and Permit Status
Table 4.3	Quantities of Waste Generated from the Reporting Month
Table 5.1	Future Key Issue for the next Reporting Month

## LIST OF FIGURES

Figure 1	General Location Plan of the Project
Figure 2	Locations of Air Quality Stations
Figure 3	Locations of Noise Monitoring Stations
Figure 4	Project Organization Chart

## LIST OF APPENDICES

A	Action and Limit Levels for Air Quality and Noise
B	Environmental Monitoring Schedules
C	Copies of Calibration Certificates
D	1-hour and 24-hour TSP Monitoring Results and Graphical Presentations
E	Noise Monitoring Results and Graphical Presentations
F	Summary of Exceedance
G	Site Audit Summary
H	Summary of Amount of Waste Generated
I	Event Action Plans
J	Environmental Mitigation Implementation Schedule (EMIS)
K	Complaint Log
L	Construction Programme

## ABBREVIATION AND ACRONYM

AL Levels	Action and Limit Levels
DSD	Drainage Services Department
E / ER	Engineer/Engineer's Representative
EIA	Environmental Impact Assessment
EM&A	Environmental Monitoring and Audit
EMIS	Environmental Mitigation Implementation Schedule
EP	Environmental Permit
EPD	Environmental Protection Department
ET	Environmental Team
HVS	High Volume Sampler
IEC	Independent Environmental Checker
RE	Resident Engineer
RH	Relative Humidity
QA/QC	Quality Assurance / Quality Control
SLM	Sound Level Meter
WMP	Waste Management Plan
SWHSTW	Shek Wu Hui Sewage Treatment Works

**EXECUTIVE SUMMARY****Introduction**

1. This is the 12<sup>th</sup> Monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for DSD Contract No. DE/2014/01 “Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station” (The Project) which documents the key information of EM&A and environmental monitoring works undertaken by other Contract at the Shek Wu Hui Sewage Treatment Works under Phase 1A with Environmental Permit (Permit No. FEP-02/474/2013).
2. The site activities undertaken in the reporting month included:
  - Installation of Building Services at MBR Facilities Building.
  - Mechanical Installation of Air Blowers and associated accessories at 1/F, MBR Facilities Building.
  - Mechanical Installation of MBR Pre-treatment Screen Facilities.
  - Mechanical Installation in Bioreactor No.1 (BR1).
  - Electrical Installation in 3.3kV HV Switchroom and Transformer Room No.2 at 1/F, MBR Facilities Building.
  - Electrical Installation in LV Switchroom and 11kV HV Switchroom at G/F, MBR Facilities Building.
  - Electrical Installation in LV Switchroom No.3.

**Environmental Monitoring Works**

3. From August 2018 onward, the environmental monitoring works of the Project were conducted by the ET of Contract No. DE/2014/01, which took over all the monitoring stations from Contract No. DC/2013/09 under the same FEP. The impact monitoring methodology conducted by DE/2014/01 will follow the requirements of the Updated EM&A Manual for Shek Wu Hui Sewage Treatment Works.
4. Site audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
5. Summary of the non-compliance of the reporting month is tabulated in **Table I**.

**Table I Summary Table for Non-compliance (Exceedances) Recorded in the Reporting Month**

Monitored By	Monitoring Station	Parameter	No. of Exceedance		No. of Exceedance Due to the Project		Action Taken
			Action Level	Limit Level	Action Level	Limit Level	
DE/2014/01	AM1	1-hr TSP	0	0	0	0	N/A
	AM1a	24-hr TSP	0	0	0	0	N/A
	AM2	1-hr TSP	0	0	0	0	N/A
	AM2a	24-hr TSP	0	0	0	0	N/A
	NM1	Noise	0	0	0	0	N/A
	NM2		0	0	0	0	N/A

*1-hour TSP Monitoring*

6. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

*24-hour TSP Monitoring*

7. All 24-hour TSP monitoring at the monitoring station of AM2a was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
8. The 24-hour TSP monitoring station of AM1 has been disrupted on 20<sup>th</sup> August 2018 due to electrical problems and disagreement with the electricity supplier. An alternative monitoring station (AM1a) has been proposed and 24-hour TSP monitoring was resumed at AM1a on 19<sup>th</sup> September 2018.

*Construction Noise*

9. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

**Environmental Licenses and Permits**

10. Licenses/Permits granted to Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A include the Environmental Permit (EP no. FEP-02/474/2013); Registered as a Chemical Waste Producer and Billing account for Disposal of Construction Waste for the Project.

**Environmental Mitigation Implementation Schedule**

11. According to the Updated EM&A Manual, air quality, noise and waste management would be the key environmental issues and mitigation measures shall be implemented during the construction phase. Details of the implementation of mitigation measures are provided in the **Appendix J**.

**Key Information in the Reporting Month**

12. Summary of key information in the reporting month is tabulated in **Table II**

**Table II Summary Table for Key Information in the Reporting Month**

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0	---	N/A	N/A	---
Reporting Changes	---	---	---	---	---
Notifications of any summons & prosecutions received	0	---	N/A	N/A	---

**Site Inspection Conducted by Government Department**

13. No site inspection for Contract DE/2014/01 was conducted by Government Department in the reporting month.

**Summary of Complaints, Prosecutions, Reporting Changes and Notification of Summons**

- 14. No environmental complaint was received during the reporting period. No prosecution, reporting changes and notification of summons were received or reported since the commencement of the Project.
- 15. There were no environmental complaint received since the commencement of the Project. The Complaint Log is presented in **Appendix K**.

**Future Key Issues**

- 16. Key issues to be considered in the coming month for the Contract include:

**Table III Future Key Issue for the next Reporting Month**

Major Construction Works	Potential Pollution Issues	Mitigation Measures
<ul style="list-style-type: none"> <li>• Installation of Building Services at MBR Facilities Building.</li> <li>• Mechanical Installation of Air Blowers and associated accessories at 1/F, MBR Facilities Building.</li> <li>• Mechanical Installation of MBR Pre-treatment Screen Facilities.</li> <li>• Mechanical Installation in Bioreactor No.1 (BR1).</li> <li>• Electrical Installation in 3.3kV HV Switchroom and Transformer Room No.2 at 1/F, MBR Facilities Building.</li> <li>• Electrical Installation in LV Switchroom and 11kV HV Switchroom at G/F, MBR Facilities Building.</li> <li>• Electrical Installation in LV Switchroom No.3.</li> <li>• Mechanical Installation of Deodorising System at G/F, MBR Facilities Building.</li> <li>• Mechanical Installation in Chemical Rooms.</li> </ul>	<ul style="list-style-type: none"> <li>• Storage of chemicals containers.</li> <li>• Waste accumulation.</li> <li>• Silt and dust getting into the public area by the leaving site vehicles at the site exits without adequate wheel washing facilities.</li> </ul>	<ul style="list-style-type: none"> <li>• Drip tray should be provided to chemical containers.</li> <li>• Waste should be disposed properly and avoid accumulation.</li> <li>• Accumulated materials to be recycled on-site.</li> <li>• Wheel washing equipment should be provided to vehicles before leaving the site area.</li> </ul>

## 1. INTRODUCTION

### Background

- 1.1 The Project ‘Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station’ under Contract No: DE/2014/01 mainly comprises the Design, manufacture, supply, delivery, installation, inspection, testing and commissioning of E&M installations for the Advance Works in the SWHSTW. The general location plan of the Project is shown in **Figure 1**.
- 1.2 The Project is under North East New Territories New Development Areas and is part of the designated project with Register No. : AEIAR-175/2013. The current works under the Project and other Contracts at SWHSTW are covered by the Environmental Permit (Permit No. FEP-02/474/2013), which was issued on 15<sup>th</sup> February 2018 by the Environmental Protection Department (hereinafter called EPD) to the Drainage Services Department (hereinafter called the DSD) as the Permit Holder.
- 1.3 The environmental monitoring works on air quality and noise were covered by the ET of Contract DE/2014/01 for the Project.
- 1.4 The Jardine Engineering Corporation, Limited was commissioned by the DSD to undertake the construction of the Contract No. DE/2014/01 “Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station”.
- 1.5 The site activities undertaken in the reporting month included:
- Installation of Building Services at MBR Facilities Building.
  - Mechanical Installation of Air Blowers and associated accessories at 1/F, MBR Facilities Building.
  - Mechanical Installation of MBR Pre-treatment Screen Facilities.
  - Mechanical Installation in Bioreactor No.1 (BR1).
  - Electrical Installation in 3.3kV HV Switchroom and Transformer Room No.2 at 1/F, MBR Facilities Building.
  - Electrical Installation in LV Switchroom and 11kV HV Switchroom at G/F, MBR Facilities Building.
  - Electrical Installation in LV Switchroom No.3.
- 1.6 Cinotech Consultants Limited was commissioned and appointed by The Jardine Engineering Corporation Limited as the Environmental Team (ET) of Contract No. DE/2014/01 under Condition 2.1 of the FEP. The Environmental Monitoring and Audit (EM&A) works were conducted and reported during the reporting month according to the Updated EM&A Manual of this designated project.
- 1.7 This is the monthly EM&A report summarizing the EM&A works conducted for the Project in September 2018.

### Project Organizations

- 1.8 The contacts of the Project are shown in **Table 1.1** and the Project Organization Chart is shown in **Figure 4**.

**Table 1.1 Key Project Contacts**

Party	Role	Name	Position	Phone No.
Drainage Service Department	Resident Site Engineer	Mr. Fong Mo	Resident Engineer	2594 7329
Cinotech	Environmental Team	Dr. Priscilla Choy	ET Leader	2151 2089
ANewR	Independent Environmental Checker	Mr. Adi Lee	Independent Environmental Checker	2618 2836
The Jardine Engineering Corporation, Limited	Contractor	Mr. Kim Hung Lau	Project Manager	2947 1125
		Mr. George Ng	Environmental Officer	2947 1125

**Summary of EM&A Requirements**

- 1.9 The EM&A programme requires construction phase monitoring for air quality and construction noise, landscape and visual and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event Action Plans;
  - Environmental mitigation measures, as recommended in the project EIA study final report; and
  - Environmental requirements in contract documents.
- 1.10 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in **Section 4** of this report.
- 1.11 This report presents the monitoring results, observations, locations, equipment, period, for required monitoring parameter namely air quality, noise and audit works conducted for the Project during this reporting month.



**2. AIR QUALITY****Monitoring Requirements**

- 2.1 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

**Monitoring Locations**

- 2.2 Four designated monitoring stations, AM1, AM1a, AM2 and AM2a were selected for impact dust monitoring for the Project. **Table 2.1** describes the air quality monitoring locations and **Figure 2** indicated their positions in relation to the site boundary.

**Table 2.1 Locations for Air Quality Monitoring**

Monitoring Station	Monitored by	Location of Measurement
AM1	DE/2014/01	No. 31 Wai Loi Tsuen
AM2		Fu Tei Au
AM1a		SWHSTW site boundary
AM2a		RE's Site Office

**Monitoring Parameters, Frequency and Duration**

- 2.3 **Table 2.2** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting period is shown in **Appendix B**.

**Table 2.2 Impact Dust Monitoring Parameters, Frequency and Duration**

Monitoring Station	Parameter	Period	Frequency
AM1	1-hour TSP	0700-1900 hrs	three times every 6 days
AM2			
AM1a	24-hour TSP	0000-2400 hrs	once every 6 days
AM2a			

**Monitoring Equipment**

- 2.4 **Table 2.3** summarizes the equipment used in the impact air quality monitoring programme. The high volume sampler for 24-hour TSP monitoring at AM1 has been relocated to the alternative monitoring station of AM1a. The copies of their calibration certificates is shown in **Appendix C**.

Equipment	Model and Make
HVS	Tisch Model no. TE-5170
Handheld Particle Counter	Hal Technology Model no. Hal-HPC301 / Hal-HPC300
Calibrator	Tisch Model TE-5025A

### **Monitoring Methodology and QA/QC Procedure**

- 2.5 The monitoring methodology and QA/QC procedures for impact air quality monitoring are presented as follow:
- 2.6 The general weather conditions (i.e. sunny, cloudy or rainy) were recorded by the field staff's observation on the monitoring day. The wind data is adopted from the website of Hong Kong Observatory (Ta Kwu Ling weather stations).

#### *1 Hour TSP Monitoring Procedures with Laser Dust Monitor*

- 2.7 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
- The 1-hour dust meter is placed at least 1.3 meters above ground.
  - Set POWER to "ON" and make sure that the battery level will not flash or in low level.
  - Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet will be released.
  - Push the knob at MEASURE position.
  - Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
  - Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
  - Information such as sampling date, time, count value and site condition will be recorded during the monitoring period.

#### Maintenance/Calibration

- 2.8 The following maintenance/calibration was required for the direct dust meters:
- Check the meter at a 3-month interval and calibrate the meter at a 1-year interval throughout all stages of the air quality monitoring.

#### *24 Hours TSP Monitoring with High Volume Sampler*

#### Instrumentation

- 2.9 High Volume Sampler (HVS) completed with appropriate sampling inlets was employed for air quality monitoring. Each sampler comprised of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complies with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).
- 2.10 The following guidelines were adopted during the installation of HVS:
- Sufficient support was provided to secure the samplers against gusty wind.
  - No two samplers were placed less than 2 meters apart.
  - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.

- A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
- A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
- No furnaces or incineration flues were nearby.
- Airflow around the sampler was unrestricted.
- The samplers were more than 20 meters from the drip line.
- Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.

#### Filer Preparation

- 2.11 Fiberglass filters, which have a collection efficiency of larger than 99% of particles of 0.3  $\mu\text{m}$  in diameter, were used. A HOKLAS accredited laboratory, Wellab Ltd., was responsible for the preparation of 24-hr conditioned and pre-weighed filter papers for Cinotech's monitoring team.
- 2.12 All filters, which were prepared by Wellab Ltd., were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than  $\pm 3$  °C; the relative humidity (RH) was < 50% and not variable by more than  $\pm 5\%$ . A convenient working RH was 40%. Wellab Ltd. has a comprehensive quality assurance and quality control programme.

#### Operating/Analytical Procedures

- 2.13 Operating/analytical procedures for the air quality monitoring were highlighted as follows.
- Prior to the commencement of the dust sampling, the flow rate of the HVS was properly set (between 1.1 m<sup>3</sup>/min. and 1.4 m<sup>3</sup>/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
  - The power supply was checked to ensure the sampler worked properly.
  - On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air quality monitoring station.
  - The filter holding frame was then removed by loosening the four nuts and carefully a weighted and conditioned filter was centered with the stamped number upwards, on a supporting screen.
  - The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
  - The shelter lid was closed and secured with the aluminum strip.
  - The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
  - After sampling, the filter was removed and sent to the Wellab Ltd. for weighing. The elapsed time was also recorded.
  - Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than  $\pm 3$ °C; the relative humidity (RH) should be < 50% and not

vary by more than  $\pm 5\%$ . A convenient working RH is 40%. Weighing results were returned to Cinotech for further analysis of TSP concentrations collected by each filter.

#### Maintenance and Calibration

- 2.14 The high volume motors and their accessories will be properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
- 2.15 All HVSs are calibrated (five point calibration) using TE-5025A Calibration Kit prior to the commencement of the impact monitoring. The five-point calibration would be carried out every two months

#### **Results and Observations**

- 2.16 **Table 2.4** summarizes the monitoring results at AM1, AM1a, AM2 and AM2a in the reporting month.

**Table 2.4 Summary of 1-hour and 24-hour TSP Monitoring Result in the Reporting Period**

Air Quality Monitoring Station	Average $\mu\text{g}/\text{m}^3$	Range $\mu\text{g}/\text{m}^3$	Action Level $\mu\text{g}/\text{m}^3$	Limit Level $\mu\text{g}/\text{m}^3$
1 hour TSP				
AM1	58.8	36.7 – 77.6	286	500
AM2	56.9	41.3 – 71.4	276	
24 hours TSP				
AM1a	42.3	23.8 – 61.2	147	260
AM2a	54.3	24.1 – 74.5	155	

- 2.17 The monitoring data and graphical presentations for 1-hour and 24-hour TSP monitoring results are shown in **Appendix D**.
- 2.18 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. Summary of exceedance is presented in **Appendix F**.
- 2.19 The monitoring works for 24-hour TSP monitoring at AM2a was conducted as scheduled in the reporting month. The 24-hour monitoring station of AM1 has been disrupted due to electrical problems and the breakdown of arrangement with the electricity supplier on 20<sup>th</sup> August 2018. The updated monitoring schedule is shown in **Appendix B**.
- 2.20 The proposal for an alternative monitoring station (AM1a) at the site boundary of Shek Wu Hui Sewage Treatment Works has been submitted to EPD and approval has been given to begin the monitoring works at AM1a in September 2018. The monitoring was resumed at AM1a on 19<sup>th</sup> September 2018 after electricity supply was established for the HVS.
- 2.21 The 1-hour TSP monitoring will be conducted at AM1 without alteration.

- 2.22 Action/Limit Level exceedance on the 24-hour air quality was not recorded during the reporting period. Summary of exceedance is presented in **Appendix F**.
- 2.23 According to field observations during site inspection, identifiable dust emission sources near the monitoring stations were vehicles movement on Chuk Wan Street.

### 3. NOISE

#### Monitoring Requirements

- 3.1 Two noise monitoring station, namely NM1 and NM2 were designated in the Updated EM&A Manual for impact monitoring. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

#### Monitoring Locations

- 3.2 Noise monitoring was conducted at the designated monitoring stations as listed in **Table 3.1** and **Figure 3** indicated their positions in relation to the site boundary

**Table 3.1** Location of Noise Monitoring Stations

Monitoring Station	Monitored By	Location of Measurement
NM1	DE/2014/01	No. 31 Wai Loi Tsuen
NM2		Fu Tei Au

#### Monitoring Parameters, Frequency and Duration

- 3.3 **Table 3.2** summarizes the monitoring parameters, frequency and total duration of monitoring.

**Table 3.2** Noise Monitoring Parameters, Frequency and Duration

Monitoring Stations	Parameter	Period	Frequency
NM1	L <sub>10</sub> (30 min.) dB(A) L <sub>90</sub> (30 min.) dB(A) L <sub>eq</sub> (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week
NM2			

#### Monitoring Equipment

- 3.4 **Table 3.3** summarizes the noise quality monitoring equipment and **Appendix C** shows the copies of calibration certificates for the equipment used during the reporting period.

**Table 3.3** Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	SVANTEK, Model no: SVAN 955/957/977 BSWA, Model no: BSWA 801
Calibrator	SVANTEK, Model no: SV 30A; Brüel & Kjær, Model no: 4231
Anemometer	SMART SENSOR AR836

#### Monitoring Methodology and QA/QC Procedures

- 3.5 The monitoring methodology and QA/QC procedure are presented as follow:
- 3.6 General weather conditions (i.e. sunny, cloudy or rainy) were recorded by field observation during equipment checking.

Field Monitoring

3.7 The monitoring procedures are as follows:

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground. All monitoring stations were conducted at a distance of 1 m away from the exterior of the building façade.
- The battery condition was checked to ensure good functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
  - Frequency weighting : A
  - Time weighting : Fast
  - Measurement time : 30 minutes
- Noise monitoring was carried out 30 minutes during on the monitoring days. Monitoring data was recorded and stored automatically within the sound level meter system. At the end of the monitoring period, noise levels in term of  $L_{eq}$ ,  $L_{90}$  and  $L_{10}$  were recorded.
- All the monitoring data within the sound level meter system was downloaded through the computer software, and all these data was checked and reviewed within the computer.
- Since no wind or gusts shall exceed 5m/s or 10m/s respectively during the noise monitoring, a portable anemometer was used to check the wind speed at the monitoring stations. Weather conditions such as fog and rain were avoided during the monitoring.

Maintenance and Calibration

3.8 Maintenance and Calibration procedures were as follows:

- The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- Prior to and after noise measurement, the meter was calibrated using the calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement was considered invalid and repeat of noise measurement was required after re-calibration or repair of the equipment.
- The sound level meter and calibrator were checked and calibrated at yearly intervals.

**Results and Observations**

3.9 **Table 3.4** summarizes the noise monitoring results in the reporting period.

**Table 3.4 Summary the Noise Monitoring Results in Reporting Period**

0700-1900 hrs. during weekdays		
Noise Monitoring Station	Range, dB(A), $L_{eq}$ (30 min.)	Limit Level, dB(A)
NM1	60.5 – 62.2	75.0
NM2	59.7 – 62.6	75.0

3.10 The monitoring results and graphical presentations can be referred to **Appendix E**.

- 3.11 No Action/Limit Level exceedance was recorded in the reporting month. Summary of exceedance is presented in **Appendix F**.
- 3.12 The major noise source identified at the designated noise monitoring stations was vehicles movement on Chuk Wan Street.



**4. ENVIRONMENTAL AUDIT****Site Audits**

- 4.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix G**.
- 4.2 Site audits were conducted on 6, 13, 19 and 27 September 2018 by ET after the commencement of construction works for the Contract. A joint site audit with the representative of IEC was carried out on 27 September 2018. The details of observations during site audit can refer to **Table 4.1**.

**Implementation Status of Environmental Mitigation Measures**

- 4.3 Details of the implementation of mitigation measures are provided in the **Appendix J**.
- 4.4 During the weekly environmental site inspections in the reporting period, no non-conformance was identified. The observations of the site audit for the Projects are summarized in **Table 4.1**.

**Table 4.1 Observations of Site Audit**

Parameters	Date	Ref. No	Observations	Follow Up Action
Water Quality	N/A	N/A	--	--
Air Quality	N/A	N/A	--	--
Noise	N/A	N/A	--	--
Waste/Chemical Management	N/A	N/A	--	--
Permit/ Licenses	N/A	N/A	--	--

**Review of Environmental Monitoring Procedures**

- 4.5 The monitoring works conducted by Contract No. DE/2014/01 were reviewed at a regular basis to ensure the monitoring procedures were carried out properly.

**Status of Environmental Licensing and Permitting**

- 4.6 All permits/licenses obtained for the Contract DE/2014/01 are summarized in **Table 4.2**.

**Table 4.2 Summary of Environmental Licensing and Permit Status**

Permit No.	Valid Period		Details	Status
	From	To		
<b>Environmental Permit</b>				
FEP-02/474/2013	15/2/2018	N/A	The FEP was approved on 15/2/2018	Valid
<b>Registered Chemical Waste Producer</b>				
WPN5213-624-T3685-01	3/7/2017	N/A	The application was approved on 3/7/2017	Valid

Permit No.	Valid Period		Details	Status
	From	To		
<b>Billing Account for Disposal of Construction Waste</b>				
A/C No.7024165	4/2/2016	N/A	The application was approved on 4/2/2016	Valid

### Status of Waste Management

- 4.7 The amount of wastes generated by the activities of the Project in the reporting month is shown in **Appendix H** and **Table 4.3**.

**Table 4.3 Quantities of Waste Generated from the Reporting Month**

Type of waste		Quantity	Disposal Location
C&D Materials (inert)		0 m <sup>3</sup>	-
C&D Materials (non-inert)	General Refuse	6.01 tonne	NENT
	Chemical Waste	0 kg	-
	Paper/ cardboard	26 kg	Lau Choi Kee Papers Co.Ltd.
	Plastics	0 kg	-
	Metals	0 kg	-

### Implementation Status of Event Action Plans

- 4.8 The Event Action Plans for air quality and noise are presented in **Appendix I**.

#### 1-hr TSP

- 4.9 No Action/Limit Level exceedance was recorded.

#### 24-hr TSP

- 4.10 No Action/Limit Level exceedance was recorded.

#### Construction Noise

- 4.11 No Action/Limit Level exceedance was recorded.

#### Landscape and Visual

- 4.12 No non-compliance was recorded.

### Site Inspection Conducted by Government Department

- 4.13 No site inspection for Contract DE/2014/01 was conducted by Government Department in the reporting month.

### Summary of Complaints, Prosecutions, Reporting Changes and Notification of Summons

- 4.14 No environmental complaint, prosecution, reporting changes and notification of summons were received or reported since the commencement of the Project. There were no environmental complaint received since the commencement of the Project. The Complaint Log is presented in **Appendix K**.

**5. FUTURE KEY ISSUES****Key Issues for the Coming Month**

5.1 Key issues to be considered in the coming month for the Contract include:

**Table 5.1 Future Key Issue for the next Reporting Month**

<b>Major Construction Works</b>	<b>Potential Pollution Issues</b>	<b>Mitigation Measures</b>
<ul style="list-style-type: none"> <li>• Installation of Building Services at MBR Facilities Building.</li> <li>• Mechanical Installation of Air Blowers and associated accessories at 1/F, MBR Facilities Building.</li> <li>• Mechanical Installation of MBR Pre-treatment Screen Facilities.</li> <li>• Mechanical Installation in Bioreactor No.1 (BR1).</li> <li>• Electrical Installation in 3.3kV HV Switchroom and Transformer Room No.2 at 1/F, MBR Facilities Building.</li> <li>• Electrical Installation in LV Switchroom and 11kV HV Switchroom at G/F, MBR Facilities Building.</li> <li>• Electrical Installation in LV Switchroom No.3.</li> <li>• Mechanical Installation of Deodorising System at G/F, MBR Facilities Building.</li> <li>• Mechanical Installation in Chemical Rooms.</li> </ul>	<ul style="list-style-type: none"> <li>• Storage of chemicals containers.</li> <li>• Waste accumulation.</li> <li>• Silt and dust getting into the public area by the leaving site vehicles at the site exits without adequate wheel washing facilities.</li> </ul>	<ul style="list-style-type: none"> <li>• Drip tray should be provided to chemical containers.</li> <li>• Waste should be disposed properly and avoid accumulation.</li> <li>• Accumulated materials to be recycled on-site.</li> <li>• Wheel washing equipment should be provided to vehicles before leaving the site area.</li> </ul>

**Monitoring Schedule for the Next Reporting Period**

5.2 The tentative environmental monitoring schedules for the next reporting month are shown in **Appendix B**.

**Construction Program for the Next Reporting Period**

5.3 The tentative construction program is provided in **Appendix L**.

## 6. CONCLUSIONS AND RECOMMENDATIONS

### Conclusions

- 6.1 Environmental monitoring and audit works were performed in the reporting month for the Project. The results were checked and reviewed by the ET of Contract DE/2014/01.

#### 1-hour TSP Monitoring

- 6.2 The monitoring works for the Project were covered by the ET of Contract DE/2014/01. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### 24-hour TSP Monitoring

- 6.3 The monitoring works for the Project were covered by the ET of Contract DE/2014/01. No Action/Limit Level exceedance was recorded during the 24-hour TSP monitoring.
- 6.4 The 24-hour TSP monitoring at AM2a was conducted as scheduled in the reporting month.
- 6.5 24-hour TSP monitoring was conducted at the alternative monitoring stations of AM1a during the reporting period.

#### Construction Noise Monitoring

- 6.6 The monitoring works for the Project were covered by the ET of Contract DE/2014/01. All Construction Noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Environmental Audit

- 6.7 Weekly environmental site audits were conducted by the ET of Contract No. DE/2014/01 at the site area during the reporting month. No non-compliance was recorded.

#### Complaint, notification of summons and Prosecution

- 6.8 No environmental complaint was received in the reporting month
- 6.9 No notification of summons and prosecution were received in the reporting month.

### **Recommendations for Future Reporting Months:**

- 6.10 The following recommendations were made for future reporting months:

#### *Air Quality*

- To regularly maintain the machinery and vehicles on site;
- To follow up any exceedance caused by the construction works;
- Non-Road Mobile Machinery (NRMM) labels must be demonstrated on the registered equipment for inspection.

### *Noise*

- To inspect the noise source inside the site;
- To follow up any exceedance caused by the construction works;
- To space out noisy equipment and position the equipment as far away as possible from sensitive receivers;
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.
- To provide adequate lubricant on mechanical equipment to reduce frictional noise; and
- To well maintain the mechanical equipment/ machineries to avoid abnormal noise nuisance.

### *Water Quality*

- To identify any discharge of wastewater from the construction site;
- To avoid blockage of U channel and drainage system by sediment;
- To avoid water accumulation on site and carry out larviciding against mosquito breeding for stagnant water when mosquito larvae are observed; and
- To avoid spoilage of run-off from construction site to public area.
- The discharge quality must meet the requirements specified in the discharge licence.

### *Waste/Chemical Management*

- To provide proper rubbish bins / skips for waste collection;
- To check for any accumulation of wasted materials or rubbish on site;
- To provide proper storage area or drip trays for oil and chemical containers on site;
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the equipment;
- To avoid improper handling or storage of oil drum on site.



---

## FIGURES

---






**NOTES :**

1. CHECK SITE AREA TO DETERMINE AND ESTIMATE ACCESS DRAINAGE FACILITIES.
2. LEGEND REFER TO DRAWING NO. DRAINAGE/MA.
3. CONTRACTOR TO VERIFY ALL UTILITIES AND DIMENSIONS FOR PROJECT. CONTRACTOR'S SITE OFFICE SHALL BE PROVIDED BY THE CONTRACTOR.



WORKING AREA OF ADVANCE WORKS



NO.	DATE	DESCRIPTION	APPROVAL
1	22 APR 2015	ISSUE FOR PERMIT	[Signature]
2	22 APR 2015	REVISED	[Signature]
3	22 APR 2015	REVISED	[Signature]
4	22 APR 2015	REVISED	[Signature]
5	22 APR 2015	REVISED	[Signature]
6	22 APR 2015	REVISED	[Signature]

PROJECT NO. 44890 AND 50388  
 CONTRACT NO. M201010  
 FILE NO.  
 DRAWING NO. 44890 AND 50388  
 CONTRACT


PROVISION OF ELECTRICAL AND MECHANICAL FACILITIES FOR SHEK WU HUI SEWAGE TREATMENT WORKS - PHASE 1 (ADVANCE WORKS AND NO. 1 SOUTH ROAD SEWAGE PUMPING STATION)


DATE: 11/11/14

**KEY PLAN AND LOCATION PLAN**

DRAWING NO. DEM1619/M02  
 SCALE: 1:1000 (AS SHOWN)




OFFICE: ELECTRICAL AND MECHANICAL PROJECTS DIVISION







STATION	LOCATION
AM1 / AM1a	Wai Loi Tsuen
AM2 / AM2a	Fu Tei Au

LEGEND	
	SHEK WU HUI SEWAGE TREATMENT WORKS
	SITE FOR FURTHER EXPANSION
	IMPACT AIR QUALITY MONITORING STATION

Title	Contract No. DE/2014/01	Scale	Project	
	Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	N.T.S	No. MA16002	
	Locations of Impact Air Quality Monitoring Stations	Date	Figures	
		AUG-18	2	



STATION	LOCATION
NM1	Wai Loi Tsuen
NM2	Fu Tei Au

**LEGEND**

- SHEK WU HUI SEWAGE TREATMENT WORKS
- SITE FOR FURTHER EXPANSION
- CONSTRUCTION NOISE MONITORING STATION

Title	Contract No. DE/2014/01	Scale	Project
	Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	N.T.S	No. MA16002
	Locations of Impact Noise Monitoring Stations	Date Oct-17	Figures 3



**Environmental Team Leader**  
Dr. Priscilla Choy  
(Tel: 2151 2089)

**Project Coordinator**  
- coordination of the Project and compile reports  
Jonathan Lee  
(Tel: 2151 2035)

**Monitoring Team**  
- perform environmental monitoring works  
Team Leader: Tang Wing Kwai  
(Tel: 2151 2087)  
Team Members: Lee Man Hei, Mo Yik Wai, Lam Ho Chun,  
Fung Ka Chun, Law Chun Hong, Ho Ka Chun, Chan Ping Fai,  
Sin Kin Chung, Lau Kong Yung, Lam Cheuk Fung

**Audit Team**  
- conduct site inspection, complete the environmental checklist once a week  
Team Leader: Ivy Tam  
(Tel: 2151 2090)  
Team Members:  
Jonathan Lee, Victor Wong

Title

Contract No. DE/2014/01  
Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works –  
Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station  
ET's Organization Chart

Scale

N.T.S

Version

v.1

Project No.

MA16002

Figure

4

**CINOTECH**

---

**APPENDIX A  
ACTION AND LIMIT LEVELS FOR AIR  
QUALITY AND NOISE QUALITY**

---



## Appendix A Action and Limit Levels

**Table A-1 Action and Limit Levels for 1-Hour TSP and 24-Hour TSP**

Monitoring Stations	Action Level ( $\mu\text{g}/\text{m}^3$ )		Limit Level ( $\mu\text{g}/\text{m}^3$ )	
	1-hour	24-hour	1-hour	24-hour
AM1	286	N/A	500	N/A
AM1a	N/A	147	N/A	260
AM2	276	N/A	500	N/A
AM2a	N/A	155	N/A	260

**Table A-2 Action and Limit Level for Construction Noise**

Monitoring Stations	Time Period	Action Level	Limit Level in dB(A)
NM1	0700-1900 hours on normal weekdays	When one documented complaint is received	>75*
NM2			

Note: (\*) Reduces to 70 dB(A) for schools and 65 dB(A) during the school examination periods.





---

**APPENDIX B  
ENVIRONMENTAL MONITORING  
SCHEDULES**

---



**Contract No. DE/2014/01**  
**Provision of Electrical and Mechanical Facilities**  
**for Shek Wu Hui Sewage Treatment Works**  
**Impact Air and Noise Monitoring Schedule for September 2018**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	1-Sep
2-Sep	3-Sep	4-Sep	5-Sep	6-Sep	7-Sep	8-Sep	
			24 hr TSP (AM2a)	1 hr TSP X3 Noise			
9-Sep	10-Sep	11-Sep	12-Sep	13-Sep	14-Sep	15-Sep	
		24 hr TSP (AM2a)	1 hr TSP X3 Noise				
16-Sep	17-Sep	18-Sep	19-Sep	20-Sep	21-Sep	22-Sep	
	24 hr TSP (AM2a)	1 hr TSP X3 Noise	24 hr TSP (AM1a)		24 hr TSP (AM2a)	24 hr TSP (AM1a)	
23-Sep	24-Sep	25-Sep	26-Sep	27-Sep	28-Sep	29-Sep	
	1 hr TSP X3 Noise			24 hr TSP (AM1a & AM2a)	1 hr TSP X3		
30-Sep							

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

**Air Quality Monitoring Station**

- AM1 - No. 31 Wai Loi Tsuen (1hr)
- AM2 - Fu Tei Au (1hr)
- AM1a - SWHSTW site boundary (24hr)
- AM2a - RE's Site Office (24hr)

**Noise Monitoring Station**

- NM1 - No. 31 Wai Loi Tsuen
- NM2 - Fu Tei Au

**Contract No. DE/2014/01**  
**Provision of Electrical and Mechanical Facilities**  
**for Shek Wu Hui Sewage Treatment Works**  
**Tentative Impact Air and Noise Monitoring Schedule for October 2018**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Oct	2-Oct	3-Oct	4-Oct	5-Oct	6-Oct
7-Oct	8-Oct	9-Oct	10-Oct	11-Oct	12-Oct	13-Oct
14-Oct	15-Oct	16-Oct	17-Oct	18-Oct	19-Oct	20-Oct
21-Oct	22-Oct	23-Oct	24-Oct	25-Oct	26-Oct	27-Oct
28-Oct	29-Oct	30-Oct	31-Oct			

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

**Air Quality Monitoring Station**

- AM1 - No. 31 Wai Loi Tsuen (1hr)
- AM2 - Fu Tei Au (1hr)
- AM2a - RE's Site Office (24hr)
- AM1a - SWHS TW site boundary (24hr)

**Noise Monitoring Station**

- NM1 - No. 31 Wai Loi Tsuen
- NM2 - Fu Tei Au

---

**APPENDIX C  
COPIES OF CALIBRATION  
CERTIFICATES**

---



# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

**CINOTECH**

File No. MA16002/70/0001

Station: AM1 - No. 31 Wai Loi Tsuen Operator: HM  
 Date: 3-Aug-18 Next Due Date: 2-Oct-18  
 Equipment No.: A-01-70 Serial No. 3216

Ambient Condition			
Temperature, Ta (K)	302	Pressure, Pa (mmHg)	755.7

Orifice Transfer Standard Information					
Serial No.	2896	Slope, mc	0.0585	Intercept, bc	-0.00045
Last Calibration Date:	13-Feb-18	$mc \times Q_{std} + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	13-Feb-19	$Q_{std} = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	$\Delta H$ (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X-axis	$\Delta W$ (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	11.6	3.37	57.65	6.9	2.60
2	9.4	3.04	51.90	5.8	2.39
3	7.6	2.73	46.66	4.6	2.12
4	5.1	2.24	38.23	3.1	1.74
5	3.4	1.83	31.21	2.2	1.47

**By Linear Regression of Y on X**  
 Slope,  $m_w =$  0.0437 Intercept,  $b_w =$  0.0937  
 Correlation coefficient\* = 0.9992  
 \*If Correlation Coefficient < 0.990, check and recalibrate.

**Set Point Calculation**

From the TSP Field Calibration Curve, take  $Q_{std} = 43$  CFM  
 From the Regression Equation, the "Y" value according to

$$m_w \times Q_{std} + b_w = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point;  $W = (m_w \times Q_{std} + b_w)^2 \times (760 / Pa) \times (Ta / 298) =$  3.96

Remarks: \_\_\_\_\_

Conducted by: Lee Man Hei Signature: Lee Date: 3/8/2018  
 Checked by: W.K. Tang Signature: Kwai Date: 3/8/2018

# High-Volume TSP Sampler

## 5-POINT CALIBRATION DATA SHEET

**CINOTECH**

File No. MA16002/45/0001

Station: AM2a - RE's Site Office Operator: HM  
 Date: 3-Aug-18 Next Due Date: 2-Oct-18  
 Equipment No.: A-01-45 Serial No. 1309

Ambient Condition			
Temperature, Ta (K)	303.8	Pressure, Pa (mmHg)	754.4

Orifice Transfer Standard Information					
Serial No.	2896	Slope, mc	0.0585	Intercept, bc	-0.00045
Last Calibration Date:	13-Feb-18	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	13-Feb-19	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	$\Delta H$ (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	12.6	3.50	59.85	6.8	2.57
2	10.1	3.14	53.59	5.7	2.36
3	7.9	2.77	47.39	4.6	2.12
4	5.4	2.29	39.18	3.4	1.82
5	3.2	1.77	30.17	2.3	1.50

By Linear Regression of Y on X

Slope,  $m_w =$  0.0364 Intercept,  $b_w =$  0.3945  
 Correlation coefficient\* = 0.9999

\*If Correlation Coefficient < 0.990, check and recalibrate.

### Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

$$m_w \times Qstd + b_w = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point;  $W = (m_w \times Qstd + b_w)^2 \times (760 / Pa) \times (Ta / 298) =$  3.95

Remarks: \_\_\_\_\_

Conducted by: [Signature] Signature: [Signature]  
 Checked by: [Signature] Signature: [Signature]

Date: 3/8/2018  
 Date: 3/8/2018





<b>RECALIBRATION</b>
<b>DUE DATE:</b>
February 13, 2019

# Certificate of Calibration

Calibration Certification Information			
Cal. Date: February 13, 2018	Rootsmeter S/N: 438320	Ta: 293	°K
Operator: Jim Tisch		Pa: 763.3	mm Hg
Calibration Model #: TE-5025A	Calibrator S/N: 2896		

Run	Vol. Inlt (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4670	3.2	2.00
2	3	4	1	1.0380	6.4	4.00
3	5	6	1	0.9220	8.0	5.00
4	7	8	1	0.8840	8.8	5.50
5	9	10	1	0.7250	12.8	8.00

Data Tabulation					
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H (Ta/Pa)}$ (y-axis)
1.0172	0.6934	1.4293	0.9958	0.6788	0.8762
1.0129	0.9758	2.0213	0.9916	0.9553	1.2392
1.0107	1.0962	2.2599	0.9895	1.0732	1.3854
1.0097	1.1422	2.3702	0.9885	1.1182	1.4530
1.0043	1.3853	2.8586	0.9832	1.3562	1.7524
<b>QSTD</b>	m=	<b>2.06726</b>	<b>QA</b>	m=	<b>1.29448</b>
	b=	<b>-0.00045</b>		b=	<b>-0.00028</b>
	r=	<b>0.99992</b>		r=	<b>0.99992</b>

Calculations	
Vstd= ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va= ΔVol((Pa-ΔP)/Pa)
Qstd= Vstd/ΔTime	Qa= Va/ΔTime
For subsequent flow rate calculations:	
$Qstd = 1/m \left( \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} \right) - b \right)$	$Qa = 1/m \left( \left( \sqrt{\Delta H (Ta/Pa)} \right) - b \right)$

Standard Conditions	
Tstd:	298.15 °K
Pstd:	760 mm Hg
<b>Key</b>	
ΔH: calibrator manometer reading (in H2O)	
ΔP: rootsmeter manometer reading (mm Hg)	
Ta: actual absolute temperature (°K)	
Pa: actual barometric pressure (mm Hg)	
b: intercept	
m: slope	

RECALIBRATION
US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

**TEST REPORT**

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	29669
Date of Issue:	2018-08-18
Date Received:	2018-08-16
Date Tested:	2018-08-16
Date Completed:	2018-08-18
Next Due Date:	2018-10-17

**ATTN:** Mr. W. K. Tang

Page: 1 of 1

**Certificate of Calibration**

**Item for Calibration:**

Description	: Handheld Particle Counter
Manufacturer	: Hal Technology
Model No.	: Hal-HPC300
Serial No.	: 3020409
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 5 minutes
Equipment No.	: A-26-02

**Test Conditions:**

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.


**Results:**

Correlation Factor (CF)	1.147
-------------------------	-------

\*\*\*\*\*

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
 Laboratory Manager

**TEST REPORT**

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	29661
Date of Issue:	2018-08-13
Date Received:	2018-08-11
Date Tested:	2018-08-11
Date Completed:	2018-08-13
Next Due Date:	2018-10-12

**ATTN:** Mr. W. K. Tang

Page: 1 of 1

**Certificate of Calibration**

**Item for Calibration:**

Description	: Handheld Particle Counter
Manufacturer	: Hal Technology
Model No.	: Hal-HPC301
Serial No.	: 3011701019
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 5 minutes
Equipment No.	: A-27-01

**Test Conditions:**

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	1.177
-------------------------	-------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**



**PATRICK TSE**

Laboratory Manager

**TEST REPORT**

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	29662
Date of Issue:	2018-08-13
Date Received:	2018-08-11
Date Tested:	2018-08-11
Date Completed:	2018-08-13
Next Due Date:	2018-10-12

**ATTN:** Mr. W. K. Tang

Page: 1 of 1

**Certificate of Calibration**

**Item for Calibration:**

Description	: Handheld Particle Counter
Manufacturer	: Hal Technology
Model No.	: Hal-HPC301
Serial No.	: 3011701016
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 5 minutes
Equipment No.	: A-27-03

**Test Conditions:**

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	1.149
-------------------------	-------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
\_\_\_\_\_  
**PATRICK TSE**  
Laboratory Manager

**TEST REPORT**

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	29664
Date of Issue:	2018-08-13
Date Received:	2018-08-11
Date Tested:	2018-08-11
Date Completed:	2018-08-13
Next Due Date:	2018-10-12

**ATTN:** Mr. W. K. Tang

Page: 1 of 1

**Certificate of Calibration**

**Item for Calibration:**

Description : Handheld Particle Counter  
 Manufacturer : Hal Technology  
 Model No. : Hal-HPC301  
 Serial No. : 3011701012  
 Flow rate : 0.1 cfm  
 Zero Count Test : 0 count per 5 minutes  
 Equipment No. : A-27-07

**Test Conditions:**

Room Temperature : 17-22 degree Celsius  
 Relative Humidity : 40-70%

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	1.161
-------------------------	-------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
 PATRICK TSE  
 Laboratory Manager

**TEST REPORT**

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	29665
Date of Issue:	2018-08-13
Date Received:	2018-08-11
Date Tested:	2018-08-11
Date Completed:	2018-08-13
Next Due Date:	2018-10-12

**ATTN:** Mr. W. K. Tang

Page: 1 of 1

**Certificate of Calibration**

**Item for Calibration:**

Description	: Handheld Particle Counter
Manufacturer	: Hal Technology
Model No.	: Hal-HPC301
Serial No.	: 3011701013
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 5 minutes
Equipment No.	: A-27-08

**Test Conditions:**

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	1.162
-------------------------	-------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*  
For and On Behalf of **WELLAB Ltd.**

  
\_\_\_\_\_  
**PATRICK TSE**  
Laboratory Manager

**TEST REPORT**

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	29667
Date of Issue:	2018-08-13
Date Received:	2018-08-11
Date Tested:	2018-08-11
Date Completed:	2018-08-13
Next Due Date:	2018-10-12

**ATTN:** Mr. W. K. Tang

Page: 1 of 1

**Certificate of Calibration**

**Item for Calibration:**

Description	: Handheld Particle Counter
Manufacturer	: Hal Technology
Model No.	: Hal-HPC301
Serial No.	: 3011701010
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 5 minutes
Equipment No.	: A-27-10

**Test Conditions:**

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	1.133
-------------------------	-------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager

### TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/N/170915A
Date of Issue:	2017-09-18
Date Received:	2017-09-15
Date Tested:	2017-09-15
Date Completed:	2017-09-18
Next Due Date:	2018-09-17

**ATTN:** Mr. W.K. Tang

Page: 1 of 1

### Certificate of Calibration

**Item for calibration:**

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 955
Serial No.	: 12563
Microphone No.	: 34377
Equipment No.	: N-08-03

**Test conditions:**

Room Temperature	: 22 degree Celsius
Relative Humidity	: 60%

**Test Specifications:**

Performance checking at 94 and 114 dB

**Methodology:**

In-house method, according to manufacturer instruction manual

**Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager



### TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	29813
Date of Issue:	2018-09-15
Date Received:	2018-09-14
Date Tested:	2018-09-14
Date Completed:	2018-09-15
Next Due Date:	2019-09-14

**ATTN:** Mr. W.K. Tang

Page: 1 of 1

### Certificate of Calibration

**Item for calibration:**

Description : 'SVANTEK' Integrating Sound Level Meter  
Manufacturer : SVANTEK  
Model No. : SVAN 955  
Serial No. : 12563  
Microphone No. : 34377  
Equipment No. : N-08-03

**Test conditions:**

Room Temperature : 17-22 degree Celsius  
Relative Humidity : 40-70%

**Test Specifications:**

Performance checking at 94 and 114 dB

**Methodology:**

In-house method, according to manufacturer instruction manual

**Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

*PREPARED AND CHECKED BY:*  
For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager

### TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	29501
Date of Issue:	2018-08-27
Date Received:	2018-08-24
Date Tested:	2018-08-24
Date Completed:	2018-08-27
Next Due Date:	2019-08-26

**ATTN:** Mr. W.K. Tang

Page: 1 of 1

### Certificate of Calibration

**Item for calibration:**

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 957
Serial No.	: 21455
Microphone No.	: 43730
Equipment No.	: N-08-07

**Test conditions:**

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Test Specifications:**

Performance checking at 94 and 114 dB

**Methodology:**

In-house method, according to manufacturer instruction manual

**Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager

**TEST REPORT**

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	29499
Date of Issue:	2018-08-13
Date Received:	2018-08-11
Date Tested:	2018-08-11
Date Completed:	2018-08-13
Next Due Date:	2019-08-12

**ATTN:** Mr. W.K. Tang

Page: 1 of 1

**Certificate of Calibration**

**Item for calibration:**

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 957
Serial No.	: 21459
Microphone No.	: 43676
Equipment No.	: N-08-08

**Test conditions:**

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Test Specifications:**

Performance checking at 94 and 114 dB

**Methodology:**

In-house method, according to manufacturer instruction manual

**Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager

### TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	29500
Date of Issue:	2018-08-13
Date Received:	2018-08-11
Date Tested:	2018-08-11
Date Completed:	2018-08-13
Next Due Date:	2019-08-12

**ATTN:** Mr. W.K. Tang

Page: 1 of 1

### Certificate of Calibration

**Item for calibration:**

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 957
Serial No.	: 21460
Microphone No.	: 43679
Equipment No.	: N-08-09

**Test conditions:**

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Test Specifications:**

Performance checking at 94 and 114 dB

**Methodology:**

In-house method, according to manufacturer instruction manual

**Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager

### TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.: 29815  
Date of Issue: 2018-09-15  
Date Received: 2018-09-14  
Date Tested: 2018-09-14  
Date Completed: 2018-09-15  
Next Due Date: 2019-09-14

**ATTN:** Mr. W.K. Tang

Page: 1 of 1

### Certificate of Calibration

**Item for calibration:**

Description : 'SVANTEK' Integrating Sound Level Meter  
Manufacturer : SVANTEK  
Model No. : SVAN 977  
Serial No. : 45482  
Microphone No. : 63626  
Equipment No. : N-08-14

**Test conditions:**

Room Temperature : 17-22 degree Celsius  
Relative Humidity : 40-70%

**Test Specifications:**

Performance checking at 94 and 114 dB

**Methodology:**

In-house method, according to manufacturer instruction manual

**Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager

### TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/N/171215A
Date of Issue:	2017-12-18
Date Received:	2017-12-15
Date Tested:	2017-12-15
Date Completed:	2017-12-18
Next Due Date:	2018-12-17

**ATTN:** Mr. W.K. Tang

Page: 1 of 1

### Certificate of Calibration

**Item for calibration:**

Description	: Sound & Vibration Analyser
Manufacturer	: BSWA
Model No.	: BSWA 801
Serial No.	: 35921
Equipment No.	: N-13-02

**Test conditions:**

Room Temperature	: 20 degree Celsius
Relative Humidity	: 64%

**Test Specifications:**

Performance checking at 94 and 114 dB

**Methodology:**

In-house method, according to manufacturer instruction manual

**Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager

### TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/N/171215B
Date of Issue:	2017-12-18
Date Received:	2017-12-15
Date Tested:	2017-12-15
Date Completed:	2017-12-18
Next Due Date:	2018-12-17

**ATTN:** Mr. W.K. Tang

Page: 1 of 1

### Certificate of Calibration

**Item for calibration:**

Description	: Sound & Vibration Analyser
Manufacturer	: BSWA
Model No.	: BSWA 801
Serial No.	: 35927
Equipment No.	: N-13-03

**Test conditions:**

Room Temperature	: 20 degree Celsius
Relative Humidity	: 64%

**Test Specifications:**

Performance checking at 94 and 114 dB

**Methodology:**

In-house method, according to manufacturer instruction manual

**Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
\_\_\_\_\_  
**PATRICK TSE**  
Laboratory Manager

## TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/N/170929
Date of Issue:	2017-09-30
Date Received:	2017-09-29
Date Tested:	2017-09-29
Date Completed:	2017-09-30
Next Due Date:	2018-09-29

**ATTN:** Mr. W.K. Tang

Page: 1 of 1

### Item for calibration:

Description	: Acoustical Calibrator
Manufacturer	: SVANTEK
Model No.	: SV30A
Serial No.	: 24803
Equipment No.	: N-09-03

### Test conditions:

Room Temperature	: 21 degree Celsius
Relative Humidity	: 60 %

### Methodology:


The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

### Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager



### TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/N/170929B
Date of Issue:	2017-09-30
Date Received:	2017-09-29
Date Tested:	2017-09-29
Date Completed:	2017-09-30
Next Due Date:	2018-09-29

**ATTN:** Mr. W.K. Tang

Page: 1 of 1

**Item for calibration:**

Description : Acoustical Calibrator  
Manufacturer : SVANTEK  
Model No. : SV30A  
Serial No. : 24780  
Equipment No. : N-09-05

**Test conditions:**

Room Temperature : 21 degree Celsius  
Relative Humidity : 60 %

**Methodology:**

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

**Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

*PREPARED AND CHECKED BY:*  
For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager

### TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/N/171103
Date of Issue:	2017-11-06
Date Received:	2017-11-03
Date Tested:	2017-11-03
Date Completed:	2017-11-06
Next Due Date:	2018-11-05

**ATTN:** Mr. W.K. Tang

Page: 1 of 1

**Item for calibration:**

Description	: Acoustical Calibrator
Manufacturer	: Brüel & Kjær
Model No.	: 4231
Serial No.	: 2326353
Equipment No.	: N-02-01

**Test conditions:**

Room Temperature	: 21 degree Celsius
Relative Humidity	: 64 %

**Methodology:**

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

**Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

*PREPARED AND CHECKED BY:*  
For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager

**TEST REPORT**

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	29683
Date of Issue:	2018-08-20
Date Received:	2018-08-17
Date Tested:	2018-08-17
Date Completed:	2018-08-20
Next Due Date:	2019-08-19

**ATTN:** Mr. W.K. Tang

Page: 1 of 1

**Item for calibration:**

Description	: Acoustical Calibrator
Manufacturer	: Brüel & Kjær
Model No.	: 4231
Serial No.	: 2412367
Equipment No.	: N-02-03

**Test conditions:**

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70 %

**Methodology:**


The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

**Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**



**PATRICK TSE**

Laboratory Manager



---

**APPENDIX D  
1-HOUR AND 24-HOUR TSP  
MONITORING RESULTS AND  
GRAPHICAL PRESENTATION**

---



## Appendix D - 1-hour TSP Monitoring Results

Location AM1 - No.31 Wai Loi Tsuen			
Date	Time	Weather	Particulate Concentration ( $\mu\text{g}/\text{m}^3$ )
6-Sep-18	9:00	Sunny	52.7
6-Sep-18	10:00	Sunny	57.8
6-Sep-18	11:00	Sunny	59.6
12-Sep-18	9:00	Cloudy	49.5
12-Sep-18	10:00	Cloudy	57.1
12-Sep-18	11:00	Cloudy	64.1
18-Sep-18	9:00	Sunny	73.9
18-Sep-18	10:00	Sunny	69.0
18-Sep-18	11:00	Sunny	62.7
24-Sep-18	9:00	Cloudy	71.2
24-Sep-18	10:00	Cloudy	77.6
24-Sep-18	11:00	Cloudy	65.7
28-Sep-18	13:00	Cloudy	45.9
28-Sep-18	14:00	Cloudy	36.7
28-Sep-18	15:00	Cloudy	37.9
		Minimum	36.7
		Maximum	77.6
		Average	58.8

Location AM2 - Fu Tei Au			
Date	Time	Weather	Particulate Concentration ( $\mu\text{g}/\text{m}^3$ )
6-Sep-18	13:30	Sunny	58.1
6-Sep-18	14:30	Sunny	62.9
6-Sep-18	15:30	Sunny	67.3
12-Sep-18	13:30	Cloudy	46.1
12-Sep-18	14:30	Cloudy	51.5
12-Sep-18	15:30	Cloudy	57.3
18-Sep-18	13:00	Sunny	66.5
18-Sep-18	14:00	Sunny	71.4
18-Sep-18	15:00	Sunny	63.0
24-Sep-18	13:00	Cloudy	59.8
24-Sep-18	14:00	Cloudy	64.3
24-Sep-18	15:00	Cloudy	57.5
28-Sep-18	9:00	Cloudy	42.4
28-Sep-18	10:00	Cloudy	44.7
28-Sep-18	11:00	Cloudy	41.3
		Minimum	41.3
		Maximum	71.4
		Average	56.9

## Appendix E - 24-hour TSP Monitoring Results

### AM1a - SWHSTW site boundary



Sampling Date	Start Time	Weather Condition	Air Temp. (K)	Atmospheric Pressure, Pa (mmHg)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Conc. (µg/m <sup>3</sup> )
					Initial	Final		Initial	Final		Initial	Final			
19-Sep-18	09:00	Cloudy	301.1	763.1	3.6262	3.6684	0.0422	16128.5	16152.5	24.0	1.23	1.23	1.23	1771.9	23.8
22-Sep-18	09:00	Sunny	301.8	763.4	3.6265	3.7008	0.0743	16152.5	16176.5	24.0	1.23	1.23	1.23	1770.1	42.0
27-Sep-18	14:45	Cloudy	301.4	758.2	2.9689	3.0769	0.1080	16176.5	16200.5	24.0	1.23	1.23	1.23	1765.0	61.2
														Min	23.8
														Max	61.2
														Average	42.3

### AM2a - RE's Site Office

Sampling Date	Start Time	Weather Condition	Air Temp. (K)	Atmospheric Pressure, Pa (mmHg)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Conc. (µg/m <sup>3</sup> )
					Initial	Final		Initial	Final		Initial	Final			
05-Sep-18	09:00	Sunny	302.6	756.9	3.6288	3.7256	0.0968	7093.2	7117.2	24.0	1.23	1.23	1.23	1775.8	54.5
11-Sep-18	09:00	Cloudy	299.2	760.8	3.2444	3.3758	0.1314	7117.2	7141.2	24.0	1.25	1.25	1.25	1794.1	73.2
17-Sep-18	09:00	Cloudy	299.4	757.9	2.8609	2.9041	0.0432	7141.2	7165.2	24.0	1.24	1.24	1.24	1789.1	24.1
21-Sep-18	09:00	Sunny	302.0	761.8	3.6378	3.7185	0.0807	7165.2	7189.2	24.0	1.24	1.24	1.24	1785.2	45.2
27-Sep-18	15:15	Cloudy	300.9	758.2	2.9384	3.0713	0.1329	7189.2	7213.2	24.0	1.24	1.24	1.24	1784.0	74.5
														Min	24.1
														Max	74.5
														Average	54.3





### 1-hr TSP Concentration Levels



Title Contract No. DE/2014/01 Provision of Electrical and Mechanical and Facilities for Shek Wu Hui Sewage Treatment Works  Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA16002	<b>CINOTECH</b>
	Date Sep-18	Appendix D	

### 24-hr TSP Concentration Levels



Title	Contract No. DE/2014/01	Scale	Project	CINOTECH
	Provision of Electrical and Mechanical and Facilities for Shek Wu Hui Sewage Treatment Works	N.T.S	No. MA16002	
	Graphical Presentation of 24-hour TSP Monitoring Results	Date	Appendix	
		Sep - 18	D	

---

**APPENDIX E  
NOISE MONITORING RESULTS AND  
GRAPHICAL PRESENTATIONS**

---





## Appendix E - Noise Monitoring Results

(0700-1900 hrs on Normal Weekdays)

Location NM1 - No.31 Wai Loi Tsuen					
Date	Time	Weather	Unit: dB (A) (30-min)		
			Measured Noise Level		
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>
6-Sep-18	09:10	Sunny	60.5	61.2	56.3
12-Sep-18	09:10	Cloudy	61.6	63.4	58.7
18-Sep-18	09:05	Sunny	62.2	64.5	58.7
24-Sep-18	09:15	Cloudy	61.4	63.5	57.3

Location NM2 - Fu Tei Au					
Date	Time	Weather	Unit: dB (A) (30-min)		
			Measured Noise Level		
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>
6-Sep-18	13:35	Sunny	61.2	63.7	57.8
12-Sep-18	13:10	Cloudy	59.7	61.6	55.4
18-Sep-18	13:10	Sunny	61.3	62.4	55.5
24-Sep-18	13:20	Cloudy	62.6	64.8	52.2

## Noise Levels



Title Contract No. DE/2014/01 Provision of Electrical and Mechanical and Facilities for Shek Wu Hui Sewage Treatment Works  Graphical Presentation of Noise Monitoring Results	Scale N.T.S	Project No. MA16002	CINOTECH
	Date Sep-18	Appendix E	

---

**APPENDIX F  
SUMMARY OF EXCEEDANCE**

---





## **APPENDIX F – SUMMARY OF EXCEEDANCE**

**Reporting Month: September 2018**

- a) Exceedance Report for 1-hr TSP (NIL)**
- b) Exceedance Report for 24-hr TSP (NIL)**
- c) Exceedance Report for Construction Noise (NIL)**



---

**APPENDIX G  
SITE AUDIT SUMMARY**

---



Contract No: DE/2014/01

**Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station**



**Record Summary of Environmental Site Inspection**

**Inspection Information**

Checklist Reference Number	180906
Date	6 September 2018 (Thursday)
Time	09:30-10:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p><b>Part C - Water Quality</b></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part D - Air Quality</b></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part E - Construction Noise Impact</b></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part F - Waste / Chemical Management</b></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part G - Permit / Licenses</b></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Others / Remarks</b></p> <ul style="list-style-type: none"><li>• Follow-up on previous audit session (Ref. No.: 180906), no major environmental deficiency was observed.</li></ul>	

	Name	Signature	Date
Recorded by	Victor Wong		6 September 2018
Checked by	Dr. Priscilla Choy		6 September 2018

Contract No: DE/2014/01

**Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station**



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	180913
Date	13 September 2018 (Thursday)
Time	09:30-10:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p><i>Part C - Water Quality</i></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Part D - Air Quality</i></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Part E - Construction Noise Impact</i></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Part F - Waste / Chemical Management</i></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Part G - Permit / Licenses</i></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Others / Remarks</i></p> <ul style="list-style-type: none"><li>Follow-up on previous audit session (Ref. No.: 180913), no major environmental deficiency was observed.</li></ul>	

	Name	Signature	Date
Recorded by	Victor Wong		13 September 2018
Checked by	Dr. Priscilla Choy		13 September 2018

Contract No: DE/2014/01

**Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station**



**Record Summary of Environmental Site Inspection**

**Inspection Information**

Checklist Reference Number	180919
Date	19 September 2018 (Thursday)
Time	16:00-15:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p><i>Part C - Water Quality</i></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Part D - Air Quality</i></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Part E - Construction Noise Impact</i></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Part F - Waste / Chemical Management</i></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Part G - Permit / Licenses</i></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Others / Remarks</i></p> <ul style="list-style-type: none"><li>• Follow-up on previous audit session (Ref. No.: 180913), no major environmental deficiency was observed.</li></ul>	

	Name	Signature	Date
Recorded by	Victor Wong		19 September 2018
Checked by	Dr. Priscilla Choy		19 September 2018

Contract No: DE/2014/01

**Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station**



**Record Summary of Environmental Site Inspection**

**Inspection Information**

Checklist Reference Number	180927
Date	27 September 2018 (Thursday)
Time	09:30-10:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p><b>Part C - Water Quality</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part D - Air Quality</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part E - Construction Noise Impact</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part F - Waste / Chemical Management</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part G - Permit / Licenses</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Others / Remarks</b></p> <ul style="list-style-type: none"><li>Follow-up on previous audit session (Ref. No.: 180919), no major environmental deficiency was observed.</li></ul>	

	Name	Signature	Date
Recorded by	Jonathan Lee		2 October 2018
Checked by	Dr. Priscilla Choy		2 October 2018



---

**APPENDIX H  
SUMMARY OF AMOUNT OF WASTE  
GENERATED**

---



Name of Department: Drainage Services Department

Contract No.: DE/2014/01

**Monthly Summary Waste Flow Table for 2018**

Month	Annual Quantities of Inert C&D Materials Generated Monthly						Annual Quantities of C&D Materials Generated Monthly					
	Total Quantity Generated (in '000m <sup>3</sup> )	Hard Rock & Large Broken Concrete (in '000m <sup>3</sup> )	Reused in the Contract (in '000m <sup>3</sup> )	Reused in other Projects (in '000m <sup>3</sup> )	Disposed as Public Fill (in '000m <sup>3</sup> )	Imported Fill (in '000m <sup>3</sup> )	Metals (in '000 kg)	Paper/ cardboard packaging (in '000 kg)	Plastics (see Note 3) (in '000 kg)	Chemicals Waste (in '000 kg)	Others, e.g. general refuse (in '000 kg)	
Jan	0	0	0	0	0	0	0	0	0	0	0	
Feb	0	0	0	0	0	0	0	0	0	1.00	0	
Mar	0	0	0	0	0	0	0	0	0	0	0	
Apr	0	0	0	0	0	0	0	0	0	7.16	0	
May	0	0	0	0	0	0	0	0	0	5.31	0	
Jun	0	0	0	0	0	0	0	0	0	8.24	0	
Sub-total	0	0	0	0	0	0	0	0	0	21.71	0	
Jul	0	0	0	0	0	0	0	0	0	4.63	0	
Aug	0	0	0	0	0	0	0	0.022	0	2.98	0	
Sep	0	0	0	0	0	0	0	0.026	0	6.01	0	
Oct	-	-	-	-	-	-	-	-	-	-	-	
Nov	-	-	-	-	-	-	-	-	-	-	-	
Dec	-	-	-	-	-	-	-	-	-	-	-	
Total	0	0	0	0	0	0	0	0.048	0	35.33	0	

**Forecast of Total Quantities of C&D Materials to be Generated from the Contractor**

Total Quantity Generated (in '000 m <sup>3</sup> )	Hard Rock & Large Broken Concrete (in '000 m <sup>3</sup> )	Reused in the Contract (in '000 m <sup>3</sup> )	Reused in other Projects (in '000 m <sup>3</sup> )	Disposed as Public Fill (in '000 m <sup>3</sup> )	Imported Fill (in '000 m <sup>3</sup> )	Metals (in '000 kg)	Paper/ cardboard packaging (in '000 kg)	Plastics (see Note 3) (in '000 kg)	Chemicals Waste (in '000 kg)	Others, e.g. general refuse (in '000 kg)
0	0	0	0	0	0	0	1	1	0.5	50

Notes:

(1) The performance targets are given in PS Clause 6.21.8(14).

(2) The waste flow table shall also include C&amp;D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m<sup>3</sup>. (PS Clause 6.21.7(4)(b) refers).



---

APPENDIX I  
EVENT ACTION PLANS

---



**APPENDIX I – Event / Action Plans**  
**Table I-1 Event / Action Plan For Air Quality**

EVENT	ACTION				CONTRACTOR
	ET	IEC	ER	ER	
<b>ACTION LEVEL</b>					
1. Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Inform IEC and ER;</li> <li>3. Repeat measurement to confirm findings;</li> <li>4. Increase monitoring frequency to daily.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method.</li> </ol>	1. Notify Contractor.	<ol style="list-style-type: none"> <li>1. Rectify any unacceptable practice;</li> <li>2. Amend working methods if appropriate.</li> </ol>	
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC and ER;</li> <li>3. Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>4. Repeat measurements to confirm findings;</li> <li>5. Increase monitoring frequency to daily;</li> <li>6. Discuss with IEC and Contractor on remedial actions required;</li> <li>7. If exceedance continues, arrange meeting with IEC and ER;</li> <li>8. If exceedance stops, cease additional monitoring</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>5. Supervise Implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance writing;</li> <li>2. Notify Contractor;</li> <li>3. Ensure remedial measures properly implemented</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>2. Implement the agreed proposals;</li> <li>3. Amend proposal if appropriate.</li> </ol>	

ACTION					CONTRACTOR	
EVENT	ET	IEC	ER			
LIMIT LEVEL						
1. Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Inform Contractor ,IEC, ER, and EPD;</li> <li>3. Repeat measurement to confirm findings;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>5. Supervise implementation of remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writings;</li> <li>2. Notify Contractor;</li> <li>3. Ensure remedial measures properly implemented</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Amend proposal if appropriate</li> </ol>		
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Notify IEC, ER, Contractor and EPD;</li> <li>2. Identify source;</li> <li>3. Repeat measurement to confirm findings;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>6. Arrange meeting with IEC and ER to discuss the remedial actions to be</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Ensure remedial measures properly implemented;</li> <li>5. If exceedance continues,</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Resubmit proposals if problem still not under control;</li> <li>5. Stop the relevant portion of works as determined by</li> </ol>		



EVENT	ACTION				CONTRACTOR
	ET	IEC	ER		
	<p>taken;</p> <p>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</p> <p>8. If exceedance stops, cease additional monitoring</p>		<p>consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</p>		<p>the ER until the exceedance is abated</p>

Table I-2 Event / Action Plan For Construction Noise

EVENT	ACTION				CONTRACTOR
	ET	IEC	ER	CONTRACTOR	
Action Level being exceeded	<ol style="list-style-type: none"> <li>1. Notify IEC and Contractor;</li> <li>2. Carry out investigation;</li> <li>3. Report the results of investigation to the IEC, ER and Contractor;</li> <li>4. Discuss with the Contractor and formulate remedial measures;</li> <li>5. Increase monitoring frequency to check mitigation effectiveness</li> </ol>	<ol style="list-style-type: none"> <li>1. Review the analysed results submitted by the ET;</li> <li>2. Review the proposed remedial measures by the Contractor and advise the ER accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>4. Ensure remedial measures are properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposals to IEC;</li> <li>2. Implement noise mitigation proposals.</li> </ol>	
Limit Level being exceeded	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC, ER, EPD and Contractor;</li> <li>3. Repeat measurements to confirm findings;</li> <li>4. Increase monitoring frequency;</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>6. Inform IEC, ER and EPD the causes and actions taken for the exceedances;</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>4. Ensure remedial measures properly implemented;</li> <li>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Resubmit proposals if problem still not under control;</li> <li>5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>	

---

**APPENDIX J  
ENVIRONMENTAL MITIGATION  
IMPLEMENTATION SCHEDULE (EMIS)**

---



**APPENDIX J IMPLEMENTATION SCHEDULE OF ENVIRONMENTAL MITIGATION MEASURES (EMIS)**

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures	Who to implement the measures?	Location of the measure	When to implement the measures?	Requirements / Relevant Legislations
A S2.4.1.3	<p><b>Air Quality</b></p> <p>Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices:</p> <ul style="list-style-type: none"> <li>Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li> <li>Any dusty material remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;</li> <li>A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones;</li> <li>The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</li> <li>Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcore;</li> <li>The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;</li> <li>Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;</li> <li>Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;</li> <li>Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>Any skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>Every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;</li> </ul>	To minimize the dust impact	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Air Pollution Control Ordinance (APCO) and Air Pollution Control (Construction Dust) Regulation

	<ul style="list-style-type: none"> <li>Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;</li> <li>Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system.</li> </ul>							
<b>B</b>	<b>Noise</b>							
S3.4.1.1	Use of movable barrier, enclosure, acoustic mat and quiet plant. Use of wooden frames barrier with a small-cantilevered upper portion of superficial density not less than 14kg/m <sup>2</sup> on a skid footing with 25mm thick internal sound absorptive lining.	To minimize construction noise impact arising from the Project at the affected noise sensitive receivers (NSRs)	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM,		
S3.4.1.2	<p>Good Site Practice:</p> <ul style="list-style-type: none"> <li>Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.</li> <li>Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.</li> <li>Mobile plant, if any, should be sited as far away from NSRs as possible.</li> <li>Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.</li> <li>Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.</li> <li>Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.</li> </ul>	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction period of Advance Works and Main Works of Phase 1A	EIAO-TM, NCO		
<b>C</b>	<b>Ecological Impact</b>							
S4.2.1.2	Avoid unnecessary lighting.	Minimize mortality impacts on birds.	Design/ Contractor/ Plant Operator	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM		
S4.2.1.3	Good construction site practice to minimise dust generation should be followed on all construction sites. Measures to avoid, minimise and mitigate impacts on air quality are detailed in this schedule	Minimize dust generation from construction sites.	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM		
S4.2.1.4	The following measures to avoid, minimise and mitigate impact on water quality during construction phase shall be implemented	Avoid, minimise and mitigate impact	Contractor	Work Sites	Construction phase of Advance Works	EIAO-TM		

			<p>on water quality</p>	<p>and Main Works of Phase 1A</p>
<ul style="list-style-type: none"> <li>• Temporary sewerage and drainage to be designed and installed to collect wastewater and prevent it from entering water bodies;</li> <li>• Proper locations well away from nearby water bodies should be used for temporary storage of materials (i.e. equipment, filling materials, chemicals and fuel) and temporary stockpiles of construction debris and spoil, and these should be identified before commencement of works;</li> <li>• To prevent muddy water entering nearby water bodies, work sites close to nearby water bodies should be isolated, using such items as sandbags or silt curtains with lead edge at bottom and properly supported props. Other protective measures should also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the work sites;</li> <li>• Construction debris and spoil should be covered and/or properly disposed of as soon as possible to avoid these being washed into nearby water bodies;</li> <li>• Proper locations for discharge outlets of temporary wastewater treatment facilities well away from sensitive receivers should be identified;</li> <li>• Adequate lateral support should be erected where necessary in order to prevent soil/mud from slipping into water bodies;</li> <li>• Site boundaries should be clearly marked and any works beyond the boundary strictly prohibited;</li> <li>• Regular water monitoring and site audit should be carried out at adequate points along any watercourses where construction works are underway upstream within their catchments and also on the Ng Tung, Sheung Yue and Shek Sheung Rivers. If the monitoring and audit results show that pollution occurs, adequate measures including temporarily cessation of works should be considered;</li> <li>• Excavation profiles should be properly designed and executed with attention to the relevant requirements for environment, health and safety;</li> <li>• Where soil to be excavated is situated beneath the groundwater table, it may be necessary to lower the groundwater table by installing well points or similar means;</li> <li>• Stockpiling sites should be lined with impermeable sheeting and bundled. Stockpiles should be properly covered by impermeable sheeting to reduce dust emission during dry season or contaminated run-off during rainy season. Watering should be avoided on stockpiles of contaminated soil to minimize contaminated runoff and construction materials should be properly covered and located away from nearby water bodies; and</li> <li>• Supply of suitable clean backfill material after excavation, if required.</li> <li>• Vehicles containing any excavated materials should be suitably covered to limit potential dust emissions or contaminated run-off, and truck</li> </ul>				

	<p>bodies and tailgates should be sealed to prevent discharge during transport or during wet season;</p> <ul style="list-style-type: none"> <li>Speed control for the trucks carrying contaminated materials should be enforced;</li> <li>Vehicle wheel washing facilities at construction sites' exit points should be established and used, where necessary; and</li> <li>Other measures as detailed in this schedule.</li> </ul>							
<b>D</b>	<b>Water Quality Impact</b>							
S5.2.2.1	Construction Site Runoff Practices and measures provided in the Practice Note for Professional Persons on Construction Site Drainage, (PROPECC PN1/94) should be followed where applicable.	Control construction runoff	Contractors	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, WPCO, EIAO		
S5.2.2.2–S5.2.2.3	<p>Sewage from Workforce</p> <ul style="list-style-type: none"> <li>Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.</li> <li>Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures</li> </ul>	Handling of site sewage	Contractors	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, WPCO, EIAO		
<b>E</b>	<b>Waste Management</b>							
S6.2.2.1	<p>Good Site Practices and Waste Reduction Measures:</p> <ul style="list-style-type: none"> <li>Nomination of an approved person, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site;</li> <li>Training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling;</li> <li>Provision of sufficient waste disposal points and regular collection for disposal;</li> <li>Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;</li> <li>Regular cleaning and maintenance programme for drainage systems,</li> </ul>	Minimize waste Generation during construction	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal Ordinance (WDO)		



	<p>sumps and oil interceptors;</p> <ul style="list-style-type: none"> <li>An Environmental Management Plan (EMP) should be prepared by the contractor and submitted to the Engineer for approval.</li> </ul>							
S6.2.3.1	<p>Waste Reduction Measures:</p> <ul style="list-style-type: none"> <li>Segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> <li>Proper storage and site practices to minimize the potential for damage and contamination of construction materials;</li> <li>Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste;</li> <li>Sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and</li> <li>Provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling.</li> </ul>	Reduce waste generation	Contractor	Work Sites	Prior to the commencement of construction of Advance Works and Main Works of Phase IA	WDO		
S6.2.4.1 - S6.2.4.2	<p>Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include:</p> <ul style="list-style-type: none"> <li>Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution;</li> <li>Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and</li> <li>Different locations should be designated to stockpile each material to enhance reuse.</li> <li>Remove waste in timely manner;</li> <li>Employ the trucks with cover or enclosed containers for waste transportation;</li> <li>Obtain relevant waste disposal permits from the appropriate authorities; and</li> <li>Disposal of waste should be done at licensed waste disposal facilities.</li> </ul>	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase IA	WDO		
S6.2.5.3	<p>C&amp;D Material from Buildings Demolition and New Building Construction</p> <ul style="list-style-type: none"> <li>The Contractor should recycle as much as possible of the C&amp;DM on-site. Public fill and C&amp;DM waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. For example, concrete and masonry can be crushed and used as fill, and steel reinforcing bar can be used by scrap steel mills. Different areas of the work sites should be designated for such segregation and storage.</li> <li>The use of wooden hoardings shall not be allowed. An alternative material, such as metal, aluminium or alloy etc, could be used.</li> <li>Government has developed a charging policy for the disposal of waste to landfill at present. It will provide additional incentive to reduce the</li> </ul>	Minimize waste impacts from building demolition and new building construction	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase IA	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005		

<p>volume of generated waste and ensure proper segregation to allow reuse of the inert material on site when implemented.</p> <ul style="list-style-type: none"> <li>In order to minimize the impacts of the demolition works, the generated wastes must be cleared as quickly as possible after demolition. Therefore, the demolition and clearance works should be undertaken simultaneously. To facilitate proper segregation of inert and non-inert C&amp;D material arising from demolition works, selective demolition method should be adopted.</li> </ul>	<p>Chemical Waste</p> <ul style="list-style-type: none"> <li>If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers.</li> <li>Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation</li> </ul>	<p>Control the chemical waste and ensure proper storage, handling and disposal</p>	<p>Contractor</p>	<p>Work Sites</p>	<p>Construction phase of Advance Works and Main Works of Phase 1A</p>	<p>Waste Disposal (Chemical Waste General) Regulation, Code of Practice on the Packaging, Labelling and Storage of Chemical Waste</p>
<p>S6.2.5.4</p>	<p>General Refuse</p> <ul style="list-style-type: none"> <li>General refuse should be stored in enclosed bins separately from construction and chemical wastes.</li> <li>Recycling bins should also be placed to encourage recycling.</li> <li>Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean.</li> <li>A reputable waste collector should be employed to remove general refuse on a daily basis.</li> </ul>	<p>Minimize production of the general refuse and avoid odour, pest and litter impacts</p>	<p>Contractor</p>	<p>Work Sites</p>	<p>Construction phase of Advance Works and Main Works of Phase 1A</p>	<p>Waste Disposal (Chemical Waste General) Regulation, Code of Practice on the Packaging, Labelling and Storage of Chemical Waste</p>

---

---

**APPENDIX K  
COMPLAINT LOG**

---

---



**APPENDIX K – COMPLAINT LOG**

Reporting Month: September 2018

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
N.A.	N.A.	N.A.	N.A.	N.A.	N.A.

Remarks: No environmental complaint was received in the reporting month.



---

**APPENDIX L  
CONSTRUCTION PROGRAMME**

---





Activity ID	Activity Name	Remaining Duration	Start	Finish	2018												Total Points																					
					Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep		Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
<p><b>Starting Date &amp; Completion Date</b></p> <p>AS000010 Commit Date (LOA) 0 28-Dec-15 A</p> <p>AS000020 Contract Starting Date 0 30-Dec-15 A</p> <p>AS000110 Original Contract Period 287 30-Dec-15 A 25-Oct-18</p> <p>AS000220 Contract Completion Date for the whole of the Works 0 29-Apr-18 0</p>																																						
<p><b>Access Date</b></p> <p>AS001010 PWA Site Office and Contractor's Site Office and Storage Area, (within 120 days) 0 30-Dec-15 A 27-Apr-16 A</p> <p>AS001012 Planned Access Date for PWA Site Office and Contractor's Site Office and Storage Area 0 27-Apr-16 A 27-Apr-16 A</p> <p>AS001020 Flowmeter Chamber, MBR Pre-treatment Screen Chamber and its vicinity, (within 560 days) 0 30-Dec-15 A 06-Nov-17 A</p> <p>AS001022 Planned Access Date for Flowmeter Chamber, MBR Pre-treatment Screen Chamber and its vicinity, (within 560 days) 0 05-Nov-17 A 06-Nov-17 A</p> <p>AS001024 Planned Access Date for Borewater no.3 (BR3) and its vicinity 0 30-Dec-15 A 01-Dec-17 A</p> <p>AS001026 Planned Access Date for Borewater no.1 (BR1) and its vicinity, (within 560 days) 0 01-Dec-17 A 01-Dec-17 A</p> <p>AS001040 MBR Facilities Building, Membrane Filtration System No.1 (MFS1) and its vicinity, (within 560 days) 0 30-Dec-15 A 10-Nov-17 A</p> <p>AS001042 Planned Access Date for MBR Facilities Building, Membrane Filtration System No.1 (MFS1) and its vicinity 0 18-Nov-17 A 10-Nov-17 A</p> <p>AS001050 Ng Chow South Road Sewage Pumping Station - (within 138 days) 0 30-Dec-15 A 04-Jan-16 A</p> <p>AS001052 Planned Access Date for Ng Chow South Road Sewage Pumping Station 0 04-Jan-16 A 04-Jan-16 A</p> <p>AS001100 New Access Date for MFB - BF 1 30-Mar-18 30-Mar-18 0</p> <p>AS001120 New Access Date for MFB - GF 0 05-Dec-17 A 06-Dec-17 A</p> <p>AS001140 New Access Date for MFB - CLIP Run C 0 29-Sep-17 A 29-Sep-17 A</p> <p>AS001160 New Access Date for MFB - CLIP Run D 0 26-Sep-17 A 26-Sep-17 A</p> <p>AS001170 New Access Date for MFB - 11W Suezroom 0 03-Nov-17 A 03-Nov-17 A</p> <p>AS001174 New Access Date for MFB - LV Switchroom 1 at G/F 1 30-Mar-18 30-Mar-18 17</p> <p>AS001180 New Access Date for MFB - UF (At Flowmeter Area) 1 20-Feb-18 20-Feb-18 17</p> <p>AS001186 New Access Date for MFB - UF (Other Areas) 1 30-Mar-18 30-Mar-18 22</p> <p>AS001200 New Access Date for MFB - L20F 1 30-Mar-18 30-Mar-18 237</p> <p>AS001220 New Access Date for MFB - U20F 1 30-Mar-18 30-Mar-18 237</p> <p>AS001240 New Access Date for MFB - Pumping &amp; Roof 1 30-Mar-18 30-Mar-18 237</p> <p>AS001300 New Access Date for Pre-treatment Screen Chamber 1 03-Jan-18 05-Jan-18 4</p> <p>AS001320 New Access Date for Flowmeter Chamber 1 30-Mar-18 30-Mar-18 87</p> <p>AS001340 New Access Date for Borewater No. 1 - 2nd Lane 0 05-Dec-17 A 05-Dec-17 A</p> <p>AS001342 New Access Date for Borewater No. 1 - 1st Lane (2nd Half) 1 25-Jun-18 25-Jun-18 77</p> <p>AS001342 New Access Date for Borewater No. 1 - 1st Lane (1st Half) 1 30-Mar-18 30-Mar-18 10</p> <p>AS001344 New Access Date for Borewater No. 1 - Post Anaerobic Zone 1 30-Mar-18 30-Mar-18 13</p> <p>AS001360 New Access Date for Membrane Tanks 1 30-Mar-18 30-Mar-18 17</p> <p>AS001360 Availability of CLIP Chbin Ducts 0 03-Nov-17 A 03-Nov-17 A</p> <p>AS001400 New Access Date for Other Cable Ducts 1 30-Mar-18 30-Mar-18 8</p> <p>AS001420 New Access Date for Chemical Room 1 30-Apr-18 30-Apr-18 72</p> <p>AS001440 New Access Date for LV Switchroom No.3 1 30-Apr-18 30-Apr-18 37</p>																																						
<p><b>Key Dates</b></p> <p>AS002010 Completion of NCS/RS/EP E&amp;M Works including testing and commissioning 0 30-Dec-15 A 28-Jul-17 A</p>																																						

File Name: DE2014/01/G3  
Layout: DE-401 (Rev. 0) - WFS  
TASK filter: All Activities

Recomming Work  
Critical Activity  
Milestone  
Actual Progress

Contract No. DE/2014/01  
Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works  
Further Expansion Phase 1A - Advance Works and  
Ng Chow South Road Sewage Pumping Station  
Master Programme

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM









Activity ID	Activity Name	Remaining Duration	Start	Finish	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	2015	2016	2017	2018	2019
AS00080	<b>Subcontracting Procedure and Acceptance</b>																				
AS00080	Submit Details of the Tender, Tenderers & Procedures for Subcontractor Selection	60	30-Dec-16A	28-Feb-18																	
AS00081	Common on Details of the Tender, Tenderers & Procedures for Subcontractor Selection	0	31-Aug-16A	31-Aug-16A																	
AS00082	Residual Details of the Tender, Tenderers & Procedures for Subcontractor Selection	0	31-Aug-16A	31-Aug-16A																	
AS00083	Acceptance of Details of Tender, Tenderers & Procedures for Subcontractor Selection for the SAC by PM	89	20-Sep-16A	23-Mar-18																	
<b>Tender and Award of Subcontractors</b>																					
AS00084	Procurement for Subcontracting - Mechanical Installation (MRI)	25	14-Mar-17A	24-Jun-18																	
AS00085	Procurement for Subcontracting - Mechanical Installation (MFI)	89	01-Aug-17A	23-Mar-18																	
AS00086	Procurement for Subcontracting - Mechanical Installation (Pensocks) (Staples)	89	14-Mar-17A	23-Mar-18																	
AS00087	Procurement for Subcontracting - Mechanical Installation (Pensocks) (Staples)	0	14-Mar-17A	30-Nov-17A																	
AS00088	Procurement for Subcontracting - Mechanical Installation (DO System-Supply & Install)	0	28-Feb-17A	28-Jul-17A																	
AS00089	Procurement for Subcontracting - Mechanical Installation (NCSRSPS)	0	25-May-16A	12-Sep-16A																	
AS00090	Procurement for Subcontracting - Mechanical Installation (NBR Pre-treatment Screen Chamber)	0	21-Mar-17A	30-Nov-17A																	
AS00091	Procurement for Subcontracting - FRP Cover (Supply & Install)	0	28-Feb-17A	08-May-17A																	
AS00092	Procurement for Subcontracting - FRP Platform & Kiosk (Supply & Install)	91	05-Nov-17A	31-Mar-18																	
AS00093	Procurement for Subcontracting - Lifting Appliances (Supply & Install)	0	25-Oct-16A	19-Jun-17A																	
AS00094	Procurement for Subcontracting - Electrical (IV) Installation	0	20-Oct-16A	01-Sep-17A																	
AS00095	Procurement for Subcontracting - Electrical (LV) Installation	41	19-Nov-16A	09-Feb-18																	
AS00096	Procurement for Subcontracting - FQEM System (Supply & Install)	0	08-May-17A	18-Jul-17A																	
AS00097	Procurement for Subcontracting - SCADA/PLC System (Supply & Install)	0	30-Sep-16A	18-Jul-17A																	
AS00098	Procurement for Subcontracting - Building Services (Supply & Install)	11	10-Feb-17A	10-Jun-18																	
AS00099	Procurement for Subcontracting - SS316 Air Duct (Supply & Install)	30	10-Feb-17A	01-Feb-18																	
AS00100	Procurement for Subcontracting - Fire Stoves (Supply & Install)	60	10-Feb-17A	28-Feb-18																	
AS00101	Procurement for Subcontracting - FS Water Tank (Supply & Install)	60	10-Feb-17A	28-Feb-18																	
<b>Activity Schedule No. 4</b>																					
<b>4.1 Works for MBR Pre-treatment Screen Chamber</b>																					
Manufacturing, FAT and Delivery																					
AS00102	Purchase Order for BR Feedpumps & Associated Equipment	0	05-Sep-16A	23-Sep-16A																	
AS00103	Manufacturing, FAT & Delivery to Site - BR Feedpumps & Associated Equipment	0	14-Oct-16A	18-Jul-17A																	
AS00104	Purchase Order for MBR Pre-treatment Screen	0	01-Jun-16A	21-Jun-16A																	
AS00105	Manufacturing, FAT & Delivery to Site - MBR Pre-treatment Screen	50	06-Jul-16A	21-Feb-18																	
AS00106	Purchase Order for Wash Compactors, bagging system	0	23-May-16A	21-Jun-16A																	
AS00107	Purchase Order for Screening skips & FRP Kiosk	0	10-Oct-17A	19-Oct-17A																	
AS00108	Manufacturing, FAT & Delivery to Site - Wash Compactors, bagging system	50	31-Aug-16A	21-Feb-18																	
AS00109	Manufacturing, FAT & Delivery to Site - Screening skips & FRP Kiosk	152	20-Oct-17A	31-May-18																	
AS00110	Purchase Order for MBR system and drain pumping system	0	14-Aug-17A	05-Sep-17A																	
AS00111	Manufacturing, FAT & Delivery to Site - MBR system and drain pumping system	152	06-Sep-17A	31-May-18																	
AS00112	Purchase Order for Associated pipeworks and valves	0	18-Sep-17A	20-Sep-17A																	
AS00113	Manufacturing, FAT & Delivery to Site - Associated pipeworks and valves	47	21-Sep-17A	15-Feb-18																	
AS00114	Purchase Order for Auxiliaryeration system	0	13-Sep-16A	22-Sep-16A																	
AS00115	Manufacturing, FAT & Delivery to Site - Auxiliaryeration system	60	05-May-17A	28-Feb-18																	
AS00116	Purchase Order for Other associated equipment for MBR Pre-treatment Screen	14	09-Jun-18	22-Jun-18																	
AS00117	Manufacturing & Delivery to Site - FAT - Other associated equipment for MBR Pre-treatment Screen Feedlines	110	23-Jan-18	12-May-18																	

Contract No. DE/2014/01

Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works

Further Expansion Phase 1A - Advance Works and

Ng Chow South Road Sewage Pumping Station

Master Programme

File Name: DE201401G3

Layout: DE/401 (Rev. 0) - WBS

TASK Filter: All Activities

Page 6 of 16

Legend:

- Remaining Work
- Critical Activity
- Milestone
- Actual Progress

Revision History:

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM



Activity ID	Activity Name	Remaining Duration	Start	Finish	Com. %	2018	2019	2020																		
			Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
AS400012	Manufacturing, FAT & Delivery to Site - Membrane Modules	161	28-Mar-16	30-May-18	56																					
AS400030	Purchase Order for Permeate Pumps	0	13-Sep-16	23-Sep-16	0																					
AS400032	Manufacturing, FAT & Delivery to Site - Permeate Pumps	88	07-Oct-16	28-Mar-18	0																					
AS400050	Purchase Order for Return Activated Sludge Pumps	0	13-Sep-16	23-Sep-16	0																					
AS400052	Manufacturing, FAT & Delivery to Site - Return Activated Sludge Pumps	0	07-Oct-16	06-Sep-17	0																					
AS400070	Purchase Order for Backwash Pumps (Item Deleted)	0	31-Aug-16	31-Aug-16	0																					
AS400072	Manufacturing, FAT & Delivery to Site - Backwash Pumps (Item Deleted)	0	31-Aug-16	31-Aug-16	0																					
AS400090	Purchase Order for Air Scouring Blowers	0	15-Aug-16	24-Aug-16	0																					
AS400092	Manufacturing, FAT & Delivery to Site - Air Scouring Blowers	30	11-Apr-16	29-Jun-18	102																					
AS400110	Purchase Order for Air Compressor	0	18-Dec-17	21-Dec-17	0																					
AS400112	Manufacturing, FAT & Delivery to Site - Air Compressor	120	22-Jun-17	29-Apr-18	57																					
AS400130	Purchase Order for Chemical Dosing System (0 NiOCl) dosing pumps	0	05-Jun-17	29-Jun-17	0																					
AS400132	Manufacturing, FAT & Delivery to Site - Chemical Dosing System (0 NiOCl) dosing pumps	121	30-Jun-17	30-Apr-18	86																					
AS400150	Purchase Order for Chemical Dosing System (0 Citric Acid) dosing pumps	0	05-Jun-17	29-Jun-17	0																					
AS400152	Manufacturing, FAT & Delivery to Site - Chemical Dosing System (0 Citric Acid) dosing pumps	121	30-Jun-17	30-Apr-18	118																					
AS400170	Purchase Order for Chemical Dosing System (0) Chemical storage tank	0	06-Feb-17	28-Feb-17	0																					
AS400172	Manufacturing, FAT & Delivery to Site - Chemical Dosing System (0) Chemical storage tank	121	01-Mar-17	30-Apr-18	110																					
AS400190	Purchase Order for Permeate Drain Pumps, Drain Pumps for MFSI, and Cleaning Drain Pumps	0	28-Aug-17	05-Sep-17	0																					
AS400192	Manufacturing, FAT & Delivery to Site - Permeate Drain Pumps, Drain Pumps for MFSI, and Cleaning Drain Pumps	123	02-Sep-17	02-May-18	03																					
AS400210	Purchase Order for Wash water pumping system	0	28-Aug-17	05-Sep-17	0																					
AS400212	Manufacturing, FAT & Delivery to Site - Wash water pumping system	121	06-Sep-17	30-Apr-18	125																					
AS400230	Purchase Order for Associated ductworks, pipeworks and valves	11	23-Jun-18	02-Feb-18	53																					
AS400232	Manufacturing, FAT & Delivery to Site - Associated ductworks, pipeworks and valves	90	03-Feb-18	03-May-18	53																					
AS400250	Purchase Order for Other associated equipment for MFSI	11	23-Jun-18	02-Feb-18	23																					
AS400252	Manufacturing, FAT & Delivery to Site - Other associated equipment for MFSI	60	03-Feb-18	03-Apr-18	23																					
AS400302	Install, T&C for MFSI (incl. Provision for Health & Safety Requirements)	0	07-Dec-17	20-Dec-17	0																					
AS400302n	Mobilisation of Works - MBR Facilities Building B/F	7	31-Mar-18	03-Apr-18	0																					
AS400304	Mobilisation of Works - MFSI	7	03-Apr-18	08-Apr-18	17																					
AS400320	Install Membrane Modules, MFS Tank	60	26-Jul-18	23-Sep-18	0																					
AS400340	Install Permeate Pumps, No.1 - No.6, MBR Bltg	45	07-Apr-18	21-May-18	0																					
AS400360	Install Return Activated Sludge Pumps, No.1 - No.5, MBR Bltg	30	26-Jun-18	25-Jul-18	0																					
AS400380	Install Backwash Pumps-MBR Bltg (Not required)	0	30-Dec-17	30-Dec-17	0																					
AS400400	Install Air Scouring Blowers, MBR Bltg	45	28-Apr-18	11-Jun-18	14																					
AS400420	Install Air Compressor, MBR Bltg	30	12-Jun-18	11-Jul-18	14																					
AS400440	Mobilisation of Works - Chemical Rooms	14	01-May-18	14-May-18	72																					
AS400442	Install NiOCl Dosing Pumps & Storage Tank	30	15-May-18	15-Jun-18	72																					
AS400460	Install Citric Acid Dosing Pumps & Storage Tank	30	14-Jun-18	13-Jul-18	72																					
AS400480	Install Acetic Acid Dosing Pumps & Storage Tank	30	14-Jul-18	12-Aug-18	81																					
AS400220	Install Permeate Drain Pumps, Drain Pumps for MFSI and Cleaning Drain Pumps	30	22-May-18	20-Jun-18	74																					
AS400220	MFSI Drain Chamber	21	21-Jun-18	11-Jul-18	74																					
AS400220	Install Wash water pumps system, MBR Bltg	120	28-Apr-18	25-Aug-18	29																					
AS400240	Install Associated ductworks, pipeworks and valves	120	28-Apr-18	25-Aug-18	29																					

File Name: DE201401G3  
Layout: DE1401 (Rev. G) - WBS  
TASK filter: All Activities

Page 8 of 16

Contract No. DE/2014/01  
Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works  
Further Expansion Phase 1A - Advance Works and  
Ng Chow South Road Sewage Pumping Station  
Master Programme

■ Remaining Work    
 ■ Critical Activity    
 ■ Mifirstann    
 ■ Actual Progress

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM



Activity ID	Activity Name	Remaining Duration	Start	Finish	Com. Pct.	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
ASH0020	Install Power Supply / Other associated equipment for MFS1	150	27-Apr-18	22-Sep-18	0																									
ASH0030	Complete laying Power Cable from Switchboard to Plant for MFS1	0	23-Sep-18	23-Sep-18	0																									
ASH0030	Site test and commission for Membrane Filtration System (MFS1)	0	24-Sep-18	22-Nov-18	0																									
<b>4.4 Works for Flowmeter Chamber</b>																														
ASH0400	Manufacturing, FAT & Delivery to Site - Flowmeter	0	28-Aug-16A	22-Sep-16A																										
ASH0402	Manufacturing, FAT & Delivery to Site - Flange Adapter	0	04-Oct-16A	21-Aug-17A																										
ASH0403	Purchase Order for Associated ductworks, pipeworks and valves	0	18-Sep-17A	20-Sep-17A																										
ASH0403	Manufacturing, FAT & Delivery to Site - Associated ductworks, pipeworks and valves	86	31-Mar-18	31-Mar-18																										
ASH0405	Purchase Order for Flange Adapter	0	18-Sep-17A	18-Sep-17A																										
ASH0405	Manufacturing, FAT & Delivery to Site - Flange Adapter	86	31-Mar-18	31-Mar-18																										
ASH0402	Manufacturing, FAT & Delivery to Site - Flange Adapter	0	21-Sep-17A	31-Mar-18																										
ASH0402	Install, T&C for Flowmeter Chamber (incl. Provision for Health & Safety Requirements)	45	17-Jul-18	30-Aug-18	24																									
ASH0402	Install Flowmeter, Flange Adapter, Associated Ductworks, pipeworks & Valves (MBS1)	24	17-Jul-18	30-Aug-18																										
ASH0400	Install Flowmeter, Flange Adapter, Associated Ductworks, pipeworks & Valves (BS1)	24	02-Jun-18	16-Jul-18																										
<b>4.5 Works for Penstocks, Actuators and Stoplogs</b>																														
ASH0500	Purchase Order for (8) Wtr Penstocks - Outlet of MBR Pre-treatment Screens S7 & S8	0	08-Feb-17A	15-Feb-17A																										
ASH0502	Manufacturing, FAT & Delivery to Site - (8) Wtr Penstocks - Outlet of MBR Pre-treatment Screens S7 & S8	0	16-Feb-17A	28-Nov-17A																										
ASH0500	Purchase Order for (8) Inlet of influent channel of membrane tanks, S1 & S2	0	08-Feb-17A	15-Feb-17A																										
ASH0502	Manufacturing, FAT & Delivery to Site - (8) Inlet of influent channel of membrane tanks, S1 & S2	0	16-Feb-17A	28-Nov-17A																										
ASH0500	Purchase Order for (8) Inlet of membrane tanks PS1 - PS6	0	08-Feb-17A	15-Feb-17A																										
ASH0502	Customs Manufacturing, FAT & Delivery to Site - (8) Inlet of membrane tanks PS1 - PS6	0	16-Feb-17A	28-Nov-17A																										
ASH0500	Purchase Order for (8) Outlet of membrane tanks Gate Valves	0	26-Jun-17A	07-Jul-17A																										
ASH0502	Manufacturing, FAT & Delivery to Site - (8) Outlet of membrane tanks - 6 nos.	91	08-Jul-17A	31-Mar-18	51																									
ASH0500	Purchase Order for Other associated equipment for penstocks & stoplogs	0	08-Feb-17A	15-Feb-17A																										
ASH0502	Manufacturing, FAT & Delivery to Site - Other associated equipment for penstocks & stoplogs	0	16-Feb-17A	28-Nov-17A																										
<b>4.6 Works for Building Services and Fire Services</b>																														
ASH0500	Install, T&C for Penstocks, Actuators & Stoplogs (incl. Provision for Health & Safety Requirements)	30	08-Apr-18	07-May-18	40																									
ASH0500	Install (8) Wtr Penstocks - Outlet of MBR Pre-treatment Screens S7 & S8	30	08-Apr-18	07-May-18																										
ASH0500	Install Penstocks w/ Actuator for Inlet of Membrane Tanks - PS1 to PS6, MFS1	30	26-Jun-18	25-Jul-18	30																									
ASH0500	Install (8) Inlet of influent channel of membrane tanks, S1 & S2	30	08-May-18	08-Jun-18	40																									
ASH0500	Install Gatevalve w/ Actuator for Outlet of membrane tanks	35	22-May-18	25-Jun-18	0																									
ASH0500	Install Other associated equipment for penstocks & stoplogs	60	25-Jun-18	24-Aug-18	30																									
<b>4.7 Works for Building Services and Fire Services</b>																														
ASH0500	Prepare & Submit E314 & F501	14	24-Jan-10	06-Feb-10	37																									
ASH0501	F.S. Inspection	14	23-Feb-19	08-Mar-19	21																									
ASH0500	Report of Completion on Ventilation System	7	24-Jan-19	30-Jun-19	44																									
ASH0500	VAC Inspection	14	31-Jan-19	18-Feb-19	44																									
ASH0500	Issuance of Acceptance Letter	7	03-Mar-19	15-Mar-19	21																									
ASH0500	Application of D.C. Licence	0	02-Apr-18*		138																									
ASH0500	Processing of D.C. Licence Application	180	02-Apr-18*	28-Sep-18	138																									
ASH0500	D.C. Inspection & Issue D.C. Licence	30	24-Jun-10	22-Feb-10	21																									
<b>Statutory Submissions / Inspections (MBS)</b>																														
ASH0600	Submit WW046 Pt. 1 & 1b WSD (FS)	30	30-May-18*	28-Jun-18	158																									
ASH0600	Approval of WW046 Pt. 1 & 1b by WSD (FS)	30	29-Jun-18	28-Jul-18	158																									
ASH0600	Submit WW046 Pt. 1V to WSD (FS)	7	24-Jan-19	30-Jun-19	28																									

**Contract No. DE/2014/01**

**Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works**

**Further Expansion Phase 1A - Advance Works and**

**Ng Chow South Road Sewage Pumping Station**

**Master Programme**

File Name: DE201401G3

Layout: DE1401 (Rev. G) - WBS

TASK filter: All Activities

Page 9 of 16

Remaining Work

Critical Activity

Milestone

Actual Progress

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM

Activity ID	Activity Name	Remaining Duration	Start	Finish	Gen. Prod.	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	2018	2019
AS-00600	WSD Inspection (FS)	30	31-Jan-18	01-Mar-18	28														01-Mar-18; WSD Inspection (FS)
AS-00601	Manufacturing, RVT and Delivery Purchase Order for Indoor Lighting	14	17-Mar-18	30-Mar-18	72														
AS-00602	Manufacturing, RVT and Delivery Purchase Order for Air-conditioning & ventilation System	90	31-Mar-18	28-Jun-18	72														
AS-00603	Manufacturing, RVT and Delivery Purchase Order for Air-conditioning & ventilation System	14	17-Mar-18	30-Mar-18	34														
AS-00604	Manufacturing, RVT and Delivery Purchase Order for Outdoor lighting installation for relevant area	120	31-Mar-18	28-Jul-18	34														
AS-00605	Manufacturing, RVT and Delivery Purchase Order for Outdoor lighting installation for relevant area	14	17-Mar-18	30-Mar-18	147														
AS-00606	Manufacturing, RVT and Delivery Purchase Order for Other B.S. installation for relevant area	90	31-Mar-18	28-Jun-18	147														
AS-00607	Manufacturing, RVT and Delivery Purchase Order for Other B.S. installation for relevant area	14	17-Mar-18	30-Mar-18	21														
AS-00608	Manufacturing, RVT and Delivery Purchase Order for F.S. Plings & Equipment	90	31-Mar-18	28-Jun-18	21														
AS-00609	Manufacturing, RVT and Delivery Purchase Order for F.S. Plings & Equipment	14	01-Mar-18	14-Mar-18	38														
AS-00610	Manufacturing, RVT and Delivery Purchase Order for F.S. Plings & Equipment	90	15-Mar-18	12-Jun-18	38														
AS-00611	Install, T&C for Building Services (incl. Provision for Health & Safety Requirements)	60	29-Jun-18	27-Aug-18	72														
AS-00612	Install Indoor Lighting - Trunking / Conduits, Chemical Rooms	80	28-Aug-18	28-Oct-18	72														
AS-00613	Install Indoor Lighting - Trunking / Conduits, Chemical Rooms	7	28-Aug-18	03-Sep-18	104														
AS-00614	Install Indoor Lighting - Trunking / Conduits, Chemical Rooms	7	04-Sep-18	10-Sep-18	123														
AS-00615	Ductwork for Ventilation System, MBR Building	50	02-May-18	30-Jul-18	34														
AS-00616	Install Ventilation Fans & Control, MBR Building	21	31-Jul-18	20-Aug-18	57														
AS-00617	Complete Ventilation System	0		28-Aug-18	87														
AS-00618	Install Split Type Air-conditioning, MBR Building	30	28-Aug-18	01-Oct-18	87														
AS-00619	MWVC Ready	0	02-Oct-18		87														
AS-00620	Provision of Temp. AC for ELV Switchroom	21	31-Jul-18	20-Aug-18	34														
AS-00621	Temporary MWVC Ready	0	21-Aug-18		34														
AS-00622	Install Outdoor Lighting for Pre-treatment Screen & Flowmeter Chamber	30	29-Jun-18	28-Jul-18	162														
AS-00623	Install Outdoor Lighting for BRT & its Vanity Areas	45	29-Jun-18	12-Aug-18	147														
AS-00624	Install Outdoor Lighting for MBR Building & its Vanity Areas	45	29-Jun-18	12-Aug-18	147														
AS-00625	Install Outdoor Lighting for MESS & its Vanity area	30	29-Jun-18	28-Jul-18	102														
AS-00626	Install Outdoor Lighting for Chemical Rooms	14	11-Sep-18	24-Sep-18	123														
AS-00627	Install Other B.S. (Switches for Power Supply to Equipment), Pre-treatment Screen & Flowmeter Chamber	30	29-Jun-18	28-Jul-18	21														
AS-00628	Install Other B.S. (Switches for Power Supply to Equipment), BRT & its Vanity Areas	30	29-Jun-18	28-Jul-18	21														
AS-00629	Install Other B.S. (Switches for Power Supply to Equipment), MBR Facilities Building	45	28-Aug-18	11-Oct-18	21														
AS-00630	Install Other B.S. (Switches for Power Supply to Equipment), MESS & its Vanity area	45	12-Oct-18	25-Nov-18	21														
AS-00631	Install Other B.S. (Switches for Power Supply to Equipment), Chemical Rooms	21	28-Nov-18	15-Dec-18	21														
AS-00632	Tracing and Commissioning of B.S. Installation	21	17-Dec-18	06-Jan-19	21														
AS-00633	Install, T&C for Fire Services (incl. Provision for Health & Safety Requirements)	30	13-Jun-18	12-Jul-18	36														
AS-00634	Install Trunking & Conduits for AFA System - MBR Facilities Building	60	13-Jul-18	10-Sep-18	36														
AS-00635	Install AFA Plings & Accessories, Wiring - MBR Facilities Building	7	14-Jul-18	20-Jul-18	81														
AS-00636	Install Trunking & Conduits for AFA System - Chemical Rooms/D.G. Store	7	21-Jul-18	27-Jul-18	81														
AS-00637	Install AFA Plings & Accessories, Wiring - Chemical Rooms/D.G. Store	7	11-Sep-18	17-Sep-18	36														
AS-00638	Install F.S. Main Control System	14	20-Jul-18	11-Aug-18	158														
AS-00639	Plinework for Spindler, IRDR - MBR Facilities Building	35	12-Aug-18	15-Sep-18	158														
AS-00640	Install Sprinkler Head, Hose Reel & Fire Hydrant - MBR Facilities Building																		

**Contract No. DE/2014/01**

**Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works**

**Further Expansion Phase 1A - Advance Works and**

**Ng Chow South Road Sewage Pumping Station**

**Master Programme**

File Name: DE201401G3

Task: DE1401 (Rev. G) - WGS

Layout: All Activities

Page 10 of 16

**Remaining Work**

**Critical Activity**

**Milestone**

**Actual Progress**

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM



Activity ID	Activity Name	Remaining Duration	Start	Finish	Year	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	2018	2019	
AS407984	Install MCB Distribution Board, DB-P8 (Chemical Room 2)	14	06-Jul-18	19-Jul-18	1															
AS407985	Functional Test - L.V. Switchboard No. 1	30	20-Jul-18	18-Aug-18	1															
AS407986	L.V. Switchboard No. 1 Ready for Energisation	0	18-Aug-18																	
AS407987	Functional Test - L.V. Switchboard No. 2	30	30-Jul-18	29-Jul-18	21															
AS407988	L.V. Switchboard No. 2 Ready for Energisation	0	19-Aug-18																	
AS407990	Install, T&C of PQEMS	60	26-Aug-18	24-Oct-18	29															
AS407600	Earthing System for MFS1 Completed	0	19-Aug-18		29															
AS407620	Submit WRI to EMSD for Electrical System, MFS1	7	19-Aug-18	25-Aug-18	29															
AS407640	Power On for MFS1 System	0	25-Aug-18		29															
<b>Install, T&amp;C for BR1's VentiArea (incl. Provision for Health &amp; Safety Requirements)</b>																				
AS407603	Mobilisation of Works - BR1's Venti area	14	01-May-18	14-May-18	37															
AS407604	Construction of Canopy for housing the L.V. Switchboard No.3	0	15-May-18	15-May-18	37															
AS407605a	Install L.V. Switchboard No.3 (with Canopy)	30	15-May-18	13-Jun-18	37															
AS407605b	Functional Test - L.V. Switchboard No. 3	30	14-Jun-18	13-Jul-18	37															
AS407606c	L.V. Switchboard No. 3 Ready for Energisation	0	14-Jul-18		37															
AS407606d	Install MCB Distribution Board, DB-P8 (Power supply from Switchboard No.3)	7	14-Jul-18	20-Jul-18	170															
AS407607	Complete Earthing & Lighting System for BR1	0		19-Aug-18	1															
AS407608	Submit WRI to EMSD for Electrical System, BR1	5	19-Aug-18	23-Aug-18	1															
AS407609	Power On for BR1 System	0	24-Aug-18		1															
<b>4.8 Lifting Appliances</b>																				
<b>Manufacturing, FAT and Delivery</b>																				
AS408010	Purchase Order for 1 no. 1,500 kgs Lifting Appliance - (I) For Pre-treatment Screen Chamber	0	08-Feb-17A	14-Feb-17A																
AS408012	Manufacturing, FAT & Delivery to Site - 1 no. 1,500 kgs Lifting Appliance - (I) For Pre-treatment Screen Chamber	0	15-Feb-17A	06-Dec-17A																
AS408020	Purchase Order for 1 no. 500 kgs Lifting Appliance - (II) For BR1	0	08-Feb-17A	14-Feb-17A																
AS408032	Manufacturing, FAT & Delivery to Site - 1 no. 500 kgs Lifting Appliance - (II) For BR1	30	15-Feb-17A	07-Feb-18	66															
AS408050	Purchase Order for 1 no. 3,000 kgs & 1 no. 4,000 kgs Lifting Appliance - (III) in CF of Membrane Facilities Building	0	08-Feb-17A	14-Feb-17A																
AS408052	Manufacturing, FAT & Delivery to Site - 1 no. 3,000 kgs & 1 no. 4,000 kgs Lifting Appliance - (III) in CF of Membrane Facilities Building	0	15-Feb-17A	06-Dec-17A																
AS408070	Purchase Order for 2 nos. 8,500 kgs Lifting Appliance - (IV) in IF of Membrane Facilities Building	0	08-Feb-17A	14-Feb-17A																
AS408072	Manufacturing, FAT & Delivery to Site - 2 nos. 8,500 kgs Lifting Appliance - (IV) in IF of Membrane Facilities Building	30	15-Feb-17A	07-Feb-18	30															
AS408080	Purchase Order for 2 nos. 4,000 kgs Lifting Appliance - (V) For MFS1	0	08-Feb-17A	14-Feb-17A																
AS408092	Manufacturing, FAT & Delivery to Site - 2 nos. 4,000 kgs Lifting Appliance - (V) For MFS1	61	15-Feb-17A	31-Mar-18	68															
<b>Install, T&amp;C for Pre-treatment Screen Chamber (incl. Provision for Health &amp; Safety Requirements)</b>																				
AS408020	Mobilisation of Works - MBR Pre-treatment Screen Chamber	14	04-Jun-18	17-Jun-18	37															
AS408022	Install Monorail support columns, 1,500kgs S.W.L. Electric Chain Hoist	45	08-Feb-18	24-Mar-18	16															
AS408024	SAT of Lifting Appliance	14	25-Mar-18	07-Apr-18	10															
<b>Install, T&amp;C for Bioreactor No.1 (BR3) (incl. Provision for Health &amp; Safety Requirements)</b>																				
AS408040	Install Monorail 500kgs S.W.L. Manual Hoist CW Trolley	14	03-Apr-18	16-Apr-18	12															
AS408042	SAT of Lifting Appliance	14	17-Apr-18	30-Apr-18	12															
<b>Install, T&amp;C for MBR Facilities Building (incl. Provision for Health &amp; Safety Requirements)</b>																				
AS408060	Install Electric Travelling Crane for 1 No. 3,000 kg S.W.L. & 1 No. 4,000 S.W.L. - GF	65	07-Dec-17A	05-Mar-18	7															
AS408062	SAT of Lifting Appliance, GF	25	05-Mar-18	30-Mar-18	7															
AS408080	Install 2 Nos. Electric Travelling Crane for 8,500 kg S.W.L. - 1/F	35	24-Feb-18	30-Mar-18	14															
AS408082	SAT of Lifting Appliance, 1/F	28	31-Mar-18	27-Apr-18	14															
<b>Install, T&amp;C for MFS1 (incl. Provision for Health &amp; Safety Requirements)</b>																				
AS408101	Install 2 Nos. Electric Travelling Crane for 5,000 kg S.W.L. - MFS1 Tanks	30	01-Apr-18	30-Apr-18	58															

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM


**Contract No. DE/2014/01**  
**Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works**  
**Further Expansion Phase 1A - Advance Works and**  
**Ng Chow South Road Sewage Pumping Station**  
**Master Programme**

File Name: DE201401G3  
 Layout: DE1401 (Rev. G) - WBS  
 T&C filter: All Activities  
 Page 12 of 16

Remaining Work  
 Critical Activity  
 Milestone  
 Actual Progress



Activity ID	Activity Name	Remaining Duration	Start	Finish	Plan	2019	2018	2017	2016	2015	2014	2013	2012	2011	2010	2009	2008	2007	2006	2005	2004	2003	2002	2001	2000		
AS400102	SAT of Lifting Appliances (MFS) Tank	28	01-May-18	28-May-18	58																						
<b>4.9 Cabling, Earthing and Lightning Protection System</b>																											
<b>Manufacturing, IV and Delivery</b>																											
AS400010	Purchase Order for Cables between IV Switchboard and TX	0	04-Dec-17A	07-Dec-17A																							
AS400012	Manufacturing & Delivery to Site - Cables between IV Switchboard and TX	97	08-Dec-17A	05-Apr-18	107																						
AS400014	Purchase Order for Cables between TW3.3kV SW and Air Blower	0	04-Dec-17A	07-Dec-17A																							
AS400016	Manufacturing of Manufacturing & Delivery to Site - Cables between TW3.3kV SW, and Air Blower	97	08-Dec-17A	05-Apr-18	149																						
AS400020	Purchase Order for Cables between TX and IV Switchboard	0	04-Dec-17A	07-Dec-17A																							
AS400032	Manufacturing & Delivery to Site - Cables between TX and IV Switchboard	97	08-Dec-17A	05-Apr-18	149																						
AS400050	Purchase Order for Cables between IV Switchboard and Plant	0	04-Dec-17A	07-Dec-17A																							
AS400052	Manufacturing & Delivery to Site - Cables between IV Switchboard and Plant	97	08-Dec-17A	05-Apr-18	96																						
AS400070	Purchase Order for Earthing Sys. - Inlet Screen Chamber, BRT & MFS1	7	04-Jun-18	10-Jun-18	55																						
AS400072	Manufacturing & Delivery to Site - Earthing Sys. - Inlet Screen Chamber, BRT & MFS1	120	11-Jun-18	10-May-18	55																						
AS400090	Purchase Order for Lightning Sys. - Inlet Screen Chamber, BRT & MFS1	7	04-Jun-18	10-Jun-18	77																						
AS400092	Manufacturing & Delivery to Site - Lightning Sys. - Inlet Screen Chamber, BRT & MFS1	120	11-Jun-18	10-May-18	77																						
AS400110	Purchase Order for Cables Tray	0	20-Nov-17A	24-Nov-17A																							
AS400112	Manufacturing & Delivery to Site - Cables Tray	83	25-Nov-17A	23-Mar-18	50																						
<b>Install, T&amp;C for MBR Facilities Building (incl. Provision for Health &amp; Safety Requirements)</b>																											
AS400001	Complete Cable Pits & Ducting between New/Easting 11kV Switch Room	0		30-Mar-18	38																						
AS400002	Complete IV Switchboard and TX Installation	0		12-Jun-18	40																						
AS400003	Mobilisation of Works - MBR Facilities Building	14	31-Mar-18	13-Apr-18	38																						
AS400020	Laying Cables between IV Switchboard and TX	14	13-Jun-18	23-Jun-18	40																						
AS400022	Laying Cables between TW3.3kV SW and Air Blower	14	04-Jul-18	17-Jul-18	61																						
AS400030	Complete IV Switchboard and TX Installation	0		19-Aug-18	68																						
AS400040	Laying Cables between TX and IV Switchboard	14	27-Jun-18	10-Jul-18	68																						
AS400060	Laying Cables between IV Switchboard and Plant - MBR Facilities Building	60	04-Jun-18	02-Aug-18	22																						
AS400121	Install Cable Tray/Trunking between IV Switchboard and TX	7	30-Apr-18	06-May-18	22																						
AS400122	Install Cable Tray/Trunking between TW3.3kV SW and Air Blower	7	27-Jun-18	03-Jul-18	61																						
AS400123	Install Cable Tray/Trunking between IV Switchboard and TX	7	07-May-18	13-May-18	22																						
AS400124	Install Cable Tray/Trunking between IV Switchboard and Plant - MBR Facilities Building	21	14-May-18	03-Jun-18	22																						
AS400090	Complete Earthing & Lightning System for MFS1	0		10-Aug-18	29																						
<b>Install, T&amp;C for Plant's Venting Areas (incl. Provision for Health &amp; Safety Requirements)</b>																											
AS400005	Complete Cable Pits & Ducting between IV Switchboard and Plant - Relevant Areas	0		30-Mar-18	57																						
AS400007	Complete Lightning Pits & Ducting	0		30-Mar-18	118																						
AS400080	Complete Earthing Pits & Ducting	0		30-Mar-18	96																						
AS400081	Install Earth Electrode & Earthing Conductor - Earthing System for HV & LV Equipment	14	11-May-18	24-May-18	55																						
AS400082	Install Earth Electrode & Earthing Conductor - Earthing System for HV & LV Equipment	10	25-May-18	03-Jun-18	63																						
AS400083	Install Earthing Conductor for Inlet Screen Chamber	14	05-Aug-18	19-Aug-18	29																						
AS400084	Install Earthing Conductor for BRT, Testing	30	20-Jul-18	19-Aug-18	1																						
AS400085	Install Earthing Conductor - Earthing System for HV & LV Equipment	55	25-Jun-18	19-Aug-18	1																						
AS400086	Install Earthing Conductor for MFS1, Testing	60	20-Jun-18	19-Aug-18	29																						
AS400125	Install Cable Tray/Trunking for Plant - Relevant Areas	80	31-Mar-18	26-Jun-18	57																						
<b>4.10 Decoding System</b>																											
<b>Manufacturing, IV and Delivery</b>																											



File Name: DE/2014/01/G3  
Layout: DE/401 (Rev. G) - WBS  
TASK filter: All Activities

Page 13 of 16

Contract No. DE/2014/01

**Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works**

**Further Expansion Phase 1A - Advance Works and**

**Ng Chow South Road Sewage Pumping Station**

**Master Programme**

**Legend:**

- Remaining Work
- Critical Activity
- Milestone
- ◆ Actual Progress

Date	Revision	Checked	Approved
08-Jan-16	Rev 0	KH Lau	KM
22-Jun-17	Rev D	KH Lau	KM
12-Jul-17	Rev E	KH Lau	KM
17-Oct-17	Rev F	KH Lau	KM
27-Mar-18	Rev G	KH Lau	KM

Activity ID	Activity Name	Remaining Duration	Start	Finish	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	2019	2020						
					1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
AS410010	Purchase Order for Dewaterers system with dehumidifier	0	10-Jul-17A	26-Jul-17A																				
AS410012	Manufacturing, FRT & Delivery to Site - Dewaterers system with dehumidifier	130	27-Jul-17A	15-May-18																				
AS410020	Purchase Order for S.S. Ducting & Accessories	0	24-Jul-17A	26-Jul-17A																				
AS410032	Manufacturing & Delivery to Site - S.S. Ducting & Accessories	130	27-Jul-17A	15-May-18																				
AS410020	Install, TEC for MBR, Facilities Building (incl. Provision for Health & Safety Requirements)	45	16-May-18	29-Jun-18																				
AS410040	Install S.S. Ducting, Accessories & Dewatering Control System	35	15-Jun-18	19-Jul-18																				
<b>4.11 Maintenance Platform &amp; Covers</b>																								
AS411010	Purchase Order for maintenance platforms, stairways, hand railings and covers	7	01-Apr-18*	07-Apr-18																				
AS411012	Manufacturing & Delivery to Site - maintenance platforms, stairways, hand railings and covers	60	08-Apr-18	05-Jun-18																				
AS411030	Purchase Order for Maintenance Platform in Basement of MBR Facilities Building	7	01-Apr-18	07-Apr-18																				
AS411032	Manufacturing & Delivery to Site - Maintenance Platform in Basement of MBR Facilities Building	45	08-Apr-18	22-May-18																				
AS411052	Purchase Order for FRP covers for Membrane Facilities Tanks	0	05-May-17A	08-May-17A																				
AS411070	Purchase Order for Steel Cover for Air Blower Operating on LF of MBR Bldg. (Not required)	0	30-Dec-17A	30-Dec-17A																				
AS411072	Manufacturing & Delivery to Site - Steel Cover for Air Blower Operating on LF of MBR Bldg. (Not required)	0	30-Dec-17A	30-Dec-17A																				
AS411080	Install, TEC for Maintenance Platform & Covers (incl. Provision for Health & Safety Requirements)	75	07-Jun-18	20-Aug-18																				
AS411080	Install maintenance platforms, stairways, hand railings and covers	45	23-May-18	05-Jul-18																				
AS411080	Install FRP covers for Membrane Facilities Tanks	60	10-Apr-18	08-Jun-18																				
AS411080	Install Steel Cover for Air Blower Operating on LF of MBR Bldg. (Not required)	0	30-Dec-17A	30-Dec-17A																				
<b>4.12 SCADA</b>																								
AS412010	Purchase Order for Proposed SCADA	0	03-Jul-17A	18-Jul-17A																				
AS412012	Manufacturing & Delivery to Site - Proposed SCADA	50	18-Jul-17A	30-Mar-18																				
AS412030	Purchase Order for PLC System	0	10-Jul-17A	18-Jul-17A																				
AS412032	Manufacturing & Delivery to Site - PLC System	50	19-Jul-17A	30-Mar-18																				
AS412050	Purchase Order for Instrumentation in Flowmeter and MBR Pre-treatment Screen Chambers	0	31-Dec-17	31-Mar-18																				
AS412052	Manufacturing & Delivery to Site - Instrumentation in Flowmeter and MBR Pre-treatment Screen Chambers	30	01-Apr-18	29-Jun-18																				
AS412070	Purchase Order for Instrumentation in BR1	0	31-Dec-17	31-Mar-18																				
AS412072	Manufacturing of Instrumentation in BR1	30	01-Apr-18	29-Jun-18																				
AS412090	Purchase Order for Instrumentation in MFS1 & MFB	0	31-Dec-17	31-Mar-18																				
AS412092	Manufacturing & Delivery to Site - Instrumentation in MFS1 & MFB	30	01-Apr-18	29-Jun-18																				
AS412110	Purchase Order UPS for PLC Systems A	0	03-Jul-17A	18-Jul-17A																				
AS412112	Manufacturing & Delivery to Site - UPS for PLC Systems A	50	19-Jul-17A	30-Mar-18																				
AS412130	Purchase Order UPS for PLC Systems B	0	03-Jul-17A	18-Jul-17A																				
AS412132	Manufacturing & Delivery to Site - UPS for PLC Systems B	50	19-Jul-17A	30-Mar-18																				
<b>Install, TEC for SCADA (incl. Provision for Health &amp; Safety Requirements)</b>																								
AS412090	Manufacturing of Works - Areas for laying works of optical fibres	7	03-Apr-18	08-Apr-18																				
AS412020	Laying Fibre Optical Fibreman Ring	30	10-Apr-18	08-May-18																				
AS412021	Set Up and Demonstrate all the Functionality of the Proposed SCADA/PLC System A	45	10-May-18	25-Jun-18																				
AS412022	Modify Existing Master Station at Control Room	45	24-Jun-18	07-Aug-18																				
AS412023	Install SCADA Master Station	35	08-Aug-18	11-Sep-18																				
AS412024	Wiring for Control & Monitoring Circuits, Termination - SCADA	30	12-Sep-18	11-Oct-18																				

File Name: DE201401G3  
 Task: DE1401 (Rev. 0) - WBS  
 Layout: All Activities

Page 14 of 16

Contract No. DE/2014/01  
**Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works  
 Further Expansion Phase 1A - Advance Works and  
 Ng Chow South Road Sewage Pumping Station  
 Master Programme**

Legend:

- Remaining Work
- Critical Activity
- Milestone
- Actual Progress

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM

Activity ID	Activity Name	Remaining Start Duration	Finish	2015	2016	2017	2018	2019	2020
				Jan	Feb	Mar	Apr	May	Jun
AS412025	Testing - SCADA	20	18-Oct-18						
AS412040	Install Trunking & Tray - PLC System	8	14-Jul-18						
AS412042	Install Controller & Associated Component - PLC System	57	15-Jul-18						
AS412044	Wiring for Control & Monitoring Circuits, Termination - PLC System	6	28-Jul-18						
AS412046	Testing - PLC System	6	17-Sep-18						
AS412050	Install Instrumentation in Flowmeter, MBR Pre-treatment Screen Chamber	6	17-Oct-18						
AS412090	Install Instrumentation in BRT	6	30-Jul-18						
AS412100	Install Instrumentation in MRS1	6	13-Aug-18						
AS412120	Install UPS for PLC system A	27	14-Aug-18						
AS412140	Install UPS for PLC system B	27	28-Aug-18						
<b>4.13 Supply &amp; Delivery of Miscellaneous Equipment</b>									
AS413010	Supply and Delivery of Miscellaneous Equipment	14	22-Jun-19						
AS413020	Supply and Delivery of Aluminium scaffolding	14	22-Jun-19						
AS413030	Supply and Delivery of Maintenance trolley for Air Circuit Breaker	14	22-Jun-19						
AS413040	Supply and Delivery of Portable Gas detector	14	22-Jun-19						
AS413050	Supply and Delivery of Portable ventilation fan	14	22-Jun-19						
AS413060	Supply and Delivery of Forklift truck and battery charger	14	22-Jun-19						
AS413070	Supply and Delivery of Access and working platforms	14	22-Jun-19						
AS413080	Supply and Delivery of Portable drainage pump	14	22-Jun-19						
AS413090	Supply and Delivery of Sump Pump	107	30-Aug-18						
AS413100	Installation of Sump Pump	107	21-Aug-18						
<b>4.14 Supply &amp; Delivery of Spares &amp; Tools</b>									
AS414010	Delivery of (a) Automatic sumpers's spare parts & (b) Sight glasses for MFS	32	21-Feb-10						
AS414020	Delivery of Spares & Tools for IV Switchboard, Central Panels and SCADA System	32	21-Feb-10						
AS414030	Delivery of Spares & Tools for IV Switchboard (including reactor or correction units)	32	21-Feb-10						
AS414040	Delivery of Spares & Tools for SCADA System, PLC system and Instrumentation	32	21-Feb-10						
AS414050	Delivery of Spares & Tools for Air Blower	32	21-Feb-10						
AS414060	Delivery of Spares & Tools for Arsenic Diffuser	32	21-Feb-10						
AS414070	Delivery of Spares & Tools for Centrifugal Pump	32	21-Feb-10						
AS414080	Delivery of Spares & Tools for Flange, Actuator and Valve	32	21-Feb-10						
AS414090	Delivery of Spares & Tools for Lifting Appliances	32	21-Feb-10						
AS414100	Delivery of Spares & Tools for Special Tool and measuring equipment	32	21-Feb-10						
AS414110	Delivery of Spares & Tools for Defoamizer Unit	32	21-Feb-10						
AS414120	Delivery of Spares & Tools for Wash Computer	32	21-Feb-10						
AS414130	Delivery of Spares & Tools for MBR Pre-treatment Screens	32	21-Feb-10						
AS414140	Delivery of Spares & Tools for Submersible mixer	32	21-Feb-10						
AS414150	Delivery of Spares & Tools for MLR pump	32	21-Feb-10						
AS414160	Delivery of Spares & Tools for BRT Feedpump	32	21-Feb-10						
AS414170	Lubricants for 1 year use of all equipment	32	21-Feb-10						
<b>Process Commissioning</b>									
<b>Commissioning Plan &amp; Procedure</b>									
AS112010	Prepare / ICE Certified / Submit a Process Commissioning Plan	21	26-May-18						
AS112012	Comments on Process Commissioning Plan	21	26-Aug-18						

Contract No. DE/2014/01

**Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works**

**Further Expansion Phase 1A - Advance Works and**

**Ng Chow South Road Sewage Pumping Station**

Master Programme

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM

File Name: DE/2014/01/G3

Layout: DE/1401 (Rev. G) - WBS

TASK Filter: All Activities

Page 15 of 16

