



The EIA Ordinance Register Office
Environmental Protection Department
27th floor, Southorn Centre
130 Hennessy Road
Wanchai
Hong Kong

Your reference:

Our reference: HKDSD201/50/105422

Date: 17 December 2018

BY HAND

Dear Sirs

Agreement No. SP 01/2015
Environmental Monitoring and Audit for Advance Works for Shek Wu Hui Sewage
Treatment Works – Further Expansion Phase 1A
Monthly EM&A Report for November 2018

On behalf of Drainage Services Department, we are pleased to submit herewith three hard copies and two electronic copies of the captioned report in accordance with Condition 3.4 of the Further Environmental Permit No. FEP-02-474/2013.

Should you have any queries, please do not hesitate to contact the undersigned or our Ms Hazel Chan on 2618 2831.

Yours faithfully
ANEWR CONSULTING LIMITED

Adi Lee
Independent Environmental Checker

Copy
LYMA/LHHN/CYYH/lhnh


Encl.

cc DSD – Ms Konica Cheung (email: wycheung@dsd.gov.hk) – w/ encl.
DSD – Mr Fong Mo (email: mfong@dsd.gov.hk) – w/o encl.
Cinotech – Dr Priscilla Choy (email: priscilla.choy@cinotech.com.hk) – w/o encl.
JEC – Mr George Ng (email: george.ng@jec.com) – w/o encl.

Drainage Services Department
**Advance Works for Shek Wu Hui Sewage
Treatment Works – Further Expansion Phase 1A**

Monthly EM&A Report

(November 2018)

Verified by : Mr. Adi Lee 

Position : Independent Environmental Checker

Date : 17 Dec 2018

Drainage Services Department
**Advance Works for Shek Wu Hui Sewage
Treatment Works – Further Expansion Phase 1A**

Monthly EM&A Report

(November 2018)



Certified by : Dr. Priscilla Choy
Position : Environmental Team Leader of
Contract No. DE/2014/01
Date : 14th December 2018

Table of Contents

1.	EXECUTIVE SUMMARY	1
1.1	Summary of Major Construction Works taken in the Reporting Period.....	1
1.2	Environmental Monitoring and Audit Activities	1
1.3	Environmental Complaint	2
1.4	Site Inspection	2
1.5	Reporting Changes	2
1.6	Future Key Issues	3
2.	INTRODUCTION.....	4
2.1	Background	4
2.2	Project Programme	5
2.3	Purpose of the Report.....	5
2.4	Project Organization.....	5
3.	ENVIRONMENTAL MONITORING AND AUDIT.....	7
4.	WASTE MANAGEMENT.....	10
5.	IMPLEMENTATION STATUS ON THE ENVIRONMENTAL PROTECTION REQUIREMENTS...	11
6.	CONCLUSION AND RECOMMENDATION	12
6.1	Conclusion.....	12
6.2	Recommendation.....	12

List of Tables

Table 2.1	Summary of Awarded Works Contracts
Table 2.2	Key Project Contacts
Table 3.1	Summary of Major Construction Activities in the Reporting Period
Table 3.2	Summary of 1-Hour TSP Monitoring Results in the Reporting Period
Table 3.3	Summary of 24-Hour TSP Monitoring Results in the Reporting Period
Table 3.4	Summary of Construction Noise Monitoring Results in the Reporting Period
Table 3.5	Log for Environmental Complaints, Notification of Summons and Successful Prosecutions for the Reporting Month
Table 4.1	Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DC/2013/09
Table 4.2	Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DE/2014/01
Table 5.1	Summary of Environmental Licenses and Permits for Contract No. DC/2013/09
Table 5.2	Summary of Environmental Licenses and Permits for Contract No. DE/2014/01

List of Appendix

Appendix A	Monthly EM&A Report for Contract No. DE/2014/01
------------	---

1. EXECUTIVE SUMMARY

This is the Monthly EM&A Report for the Project which summarises the EM&A works undertaken by the Contractor's ET of Contract No. DE/2014/01 under FEP No. FEP-02/474/2013 in November 2018 (the reporting period).

1.1 Summary of Major Construction Works taken in the Reporting Period

1.1.1 In the reporting period, the major construction works being undertaken by the respective Contractors under the Project are summarized in the below table.

Works Contract	Contract Title	Major Construction Works
DC/2013/09	Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road	The major construction works under Contract No. DC/2013/09 has been certified as substantially completed by DSD.
DE/2014/01	Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	<ul style="list-style-type: none"> • Installation of Building Services at MBR Facilities Building • Mechanical Installation of Air Blowers and associated accessories at 1/F, MBR Facilities Building. • Mechanical Installation of MBR Pre-treatment Screen Facilities. • Mechanical Installation in Bioreactor No.1 (BR1). • Electrical Installation in 3.3kV HV Switchroom at 1/F, MBR Facilities Building. • Electrical Installation in LV Switchroom No.3. • Installation of Deodorising System at G/F, MBR Facilities Building.

1.2 Environmental Monitoring and Audit Activities

1.2.1 The environmental monitoring activities under the EM&A programme are summarized in the below table. No Action and Limit Level exceedance of air quality and construction noise monitoring was recorded during the reporting period.

Environmental Issue	Environmental Monitoring Parameters / Inspection	Occasions	Action Level Exceedance	Limit Level Exceedance
Air Quality	1-hour TSP	36	0	0
	24-hour TSP	10	0	0
Construction Noise	$L_{Aeq(30min)}$ Daytime	10	0	0

1.3 Environmental Complaint

- 1.3.1 No environmental complaint, notification of summons or successful prosecutions were received during the reporting period. It is summarized in the below table.

Works Contract	Environmental Complaints	Notification of Summons	Successful Prosecutions	Status / Follow-up Actions
DC/2013/09	0	0	0	N/A
DE/2014/01	0	0	0	N/A

1.4 Site Inspection

- 1.4.1 Joint site inspections to evaluate the site environmental performance by the RE, the ET and the Contractor were carried out on the following dates during the reporting period.

Contract No. DC/2013/09: No site inspection was carried out in the reporting period

Contract No. DE/2014/01: 1, 8, 15, 22 and 29 November 2018

- 1.4.2 IEC conducted site audit on 8 November 2018. No environmental non-compliance was identified in the reporting period.

1.5 Reporting Changes

- 1.5.1 The EM&A Programme of Contract No. DC/2013/09 was handed over to the ET of Contract No. DE/2014/01 since August 2018. Thus, the Monthly EM&A Report starting from September 2018 onwards will present the EM&A works undertaken by the ET of Contract No. DE/2014/01.

1.6 Future Key Issues

1.6.1 Key issues to be considered in the next reporting period for the Project are as follows:

Works Contract	Major Construction Works	Potential Pollution Issues	Mitigation Measures
DC/2013/09	The construction works have been certified as substantially completed by DSD.	N/A	N/A
DE/2014/01	<ul style="list-style-type: none"> • Installation of Building Services at MBR Facilities Building. • Mechanical Installation of Air Blowers and associated accessories at 1/F, MBR Facilities Building. • Mechanical Installation of MBR Pre-treatment Screen Facilities. • Mechanical Installation in Bioreactor No.1 (BR1). • Electrical Installation in 3.3kV HV Switchroom at 1/F, MBR Facilities Building. • Electrical Installation in LV Switchroom No.3. • Installation of Deodorising System at G/F, MBR Facilities Building. • Mechanical Installation in Chemical Rooms. 	<ul style="list-style-type: none"> • Leakage from chemicals containers • Waste accumulation on site 	<ul style="list-style-type: none"> • Waste should be stored and disposed properly to avoid accumulation and leakage • Accumulated waste to be recycled on-site whenever possible

2. INTRODUCTION

2.1 Background

- 2.1.1 The existing Shek Wu Hui Sewage Treatment Works (SWHSTW) is operated and maintained by the Drainage Services Department (DSD). It provides secondary level treatment to sewage collected from Sheung Shui, Fanling and adjacent areas, with design capacity of 93,000m³/day at ADWF.
- 2.1.2 To cope with the latest population growth and new developments in the catchment, further expansion of SWHSTW is planned to be carried out in three phases, namely Phases 1A, 1B and 2. Further Expansion Phase 1A is to cope with the forecast increase in sewage flow from local developments and extension of village sewerage in Sheung Shui, Fanling and adjacent areas. The scope of the Phase 1A Project comprises the followings:
- (a) the construction of proposed treatment facilities to increase the treatment capacity of SWHSTW by at least 40,000m³/day with tertiary treatment level, with suitable allowance to cater for a further increase of treatment capacity by 20,000m³/day in Phase 1B; and
 - (b) modification/upgrading of the existing facilities of SWHSTW.
- 2.1.3 To cope with the projected sewage flow buildup and meet the tight implementation programme, Advance Works for SWHSTW Further Expansion Phase 1A (hereinafter referred as “the Project”) are proposed to be carried out between 2015 and 2018. The Phase 1A Advance Works comprise a civil works contract and an Electrical & Mechanical (E&M) works contract. The civil works Contract No. DC/2013/09 “Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road” is supervised by the Sewerage Projects Division (SPD) of DSD. The E&M works Contract No. DE/2014/01 “Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station” is supervised by the Electrical & Mechanical Projects Division (E&MPD) of DSD.
- 2.1.4 The scope of Phase 1A Advance Works comprises the followings:
- (a) the conversion of one existing bioreactor (BR1) and two existing final sedimentation tanks (FST1 and FST2) into one membrane bioreactor; and
 - (b) the ancillary works.
- 2.1.5 This Project is a part of designated project under item F.2 of Part 1, Schedule 2 of the Environmental Impact Assessment (EIA) Ordinance. The EIA for the further expansion of SWHSTW Phases 1A, 1B and 2 is covered under the EIA Report of NENT NDAs (Register No. AEIAR-175-2013).
- 2.1.6 An Environment Permit (EP) No. EP-474/2013 for the further expansion of SWHSTW Phases 1A, 1B and 2 was issued by EPD to CEDD on 21 November 2013. On 23 January 2014, Further Environmental Permit (FEP) No. FEP-01/474/2013 was issued by EPD to DSD for the further expansion of SWHSTW Phase 1A works. On 15 February 2018, FEP No. FEP-02/474/2013 was issued by EPD to DSD covering the upgrading works of SWHSTW Phases 1A, 1B and 2.
- 2.1.7 With the issue of FEP No. FEP-02/474/2013, DSD has surrendered FEP No. FEP-01/474/2013 on 15 August 2018 which covering Phase 1A works only.

2.2 Project Programme

Two construction works contracts of the Project, i.e. civil works and E&M works, were commenced in October 2015 and October 2017 respectively. The major construction works under Contract No. DC/2013/09 has been certified as substantially completed by DSD and the remaining work is completed by the end of July 2018. The works of Contract No. DE/2014/01 is completed in early 2019 tentatively. *Table 2.1* summarises the information of the awarded Works Contracts.

Table 2.1 Summary of Awarded Works Contracts

Works Contract	Description	Construction Start Date	Contractor	Environmental Team
DC/2013/09	Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road	October 2015	Tsun Yip Waterworks Construction Co Ltd (Tsun Yip)	Action-United Environmental Services & Consulting (AUES)
DE/2014/01	Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	October 2017	Jardine Engineering Corporation Limited (JEC)	Cinotech Consultants Limited (Cinotech)

2.3 Purpose of the Report

- 2.3.1 The Environmental Monitoring and Audit (EM&A) programme for Contract No. DC/2013/09 and No. DE/2014/01 commenced in October 2015 and October 2017 respectively. This is the Monthly EM&A Report for the Project which summarises the EM&A works undertaken by the Contractor's ET of Contract No. DE/2014/01 in November 2018 (the reporting period).

2.4 Project Organization

Organization structure and contact details of relevant parties with respect to on-site environmental management are shown in *Table 2.2* below.

Table 2.2 Key Project Contacts

Works Contract	Organization	Role	Name	Tel No.
DC/2013/09	DSD	Resident Engineer	Ms. Konica Cheung	2594 7463
	ANewR Consulting Limited	Independent Environmental Checker	Mr. Adi Lee	2618 2836
		Site Agent	Mr. Ken Wong	9161 9627
	Tsun Yip	Environmental Officer	Mr. M. T. Ho	9507 9634
		Environmental Team Leader	Mr. T. W. Tam	2959 6059
DE/2014/01	DSD	Resident Engineer	Mr. Fong Mo	2594 7329
	ANewR Consulting Limited	Independent Environmental Checker	Mr. Adi Lee	2618 2836
		Project Manager	Mr. Kim Hung Lau	2947 1125
	JEC	Environmental Officer	Mr. George Ng	2947 1125
		Environmental Team Leader	Dr. Priscilla Choy	2151 2089

3. ENVIRONMENTAL MONITORING AND AUDIT

- 3.1 The Project has been divided into two construction works contracts which are covered by EP No. EP-474/2013 and FEP No. FEP-02/474/2013. As per the EP Conditions, EM&A Report for Works Contract No. DE/2014/01 prepared by the Contractor’s ET is provided in *Appendix A*.
- 3.2 The EM&A Report provides details of the project information, EM&A requirements, impact monitoring and audit results for the corresponding Contracts.
- 3.3 A summary of the major construction activities undertaken by the respective Contractors of various Works Contracts during the reporting period are presented in *Table 3.1*.

Table 3.1 Summary of Major Construction Activities in the Reporting Period

Works Contract	Contract Title	Major Construction Works
DC/2013/09	Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road	The major construction works under Contract No. DC/2013/09 has been certified as substantially completed by DSD.
DE/2014/01	Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	<ul style="list-style-type: none"> • Installation of Building Services at MBR Facilities Building • Mechanical Installation of Air Blowers and associated accessories at 1/F, MBR Facilities Building. • Mechanical Installation of MBR Pre-treatment Screen Facilities. • Mechanical Installation in Bioreactor No.1 (BR1). • Electrical Installation in 3.3kV HV Switchroom at 1/F, MBR Facilities Building. • Electrical Installation in LV Switchroom No.3. • Installation of Deodorising System at G/F, MBR Facilities Building.

- 3.4 As the major construction works under Contract No. DC/2013/09 has been certified as substantially completed by DSD and the remaining work is completed by the end of July 2018, air quality and construction noise monitoring have been handed over to the ET of Contract No. DE/2014/01.
- 3.5 Impact monitoring for air quality and construction noise were conducted in accordance with the Updated EM&A Manual in the reporting period. The monitoring results conducted by the ET of Contract No. DE/2014/01 for this reporting month are summarised in *Tables 3.2 to 3.4*. Details of the monitoring requirements, locations, equipment, methodology and QA/QC procedures are presented in the Monthly EM&A Report of Contract No. DE/2014/01 as provided in *Appendix A*.

3.6 No Action and Limit Level exceedance of air quality and construction noise monitoring was recorded during the reporting period.

Table 3.2 Summary of 1-Hour TSP Monitoring Results in the Reporting Period

Monitoring Station ID	Location	TSP Concentration (mg/m ³)	Action Level (mg/m ³)	Limit Level (mg/m ³)	Exceedance due to the Project Construction (Yes/No)
AM1	No. 31 Wai Loi Tsuen	47.9 – 193.0	286	500	No
AM2	Fu Tei Au	42.2 – 238.4	276	500	No

Note:

(1) The environmental monitoring works of the Project were conducted by the Environmental Team of Contract No. DE/2014/01 in accordance with the Updated EM&A Manual.

Table 3.3 Summary of 24-Hour TSP Monitoring Results in the Reporting Period

Monitoring Station ID	Location	TSP Concentration (mg/m ³)	Action Level (mg/m ³)	Limit Level (mg/m ³)	Exceedance due to the Project Construction (Yes/No)
AM1a	SWHSTW site boundary	40.6 – 82.2	147	260	No
AM2a	RE's Site Office	45.6 – 66.2	155	260	No

Note:

(1) The environmental monitoring works of the Project were conducted by the Environmental Team of Contract No. DE/2014/01 in accordance with the Updated EM&A Manual.

Table 3.4 Summary of Construction Noise Monitoring Results in the Reporting Period

Monitoring Station ID	Location	Noise Level (LAeq,30mins, dB(A))	Action Level (dB(A))	Limit Level (dB(A))	Exceedance due to the Project Construction (Yes/No)
NM1	No. 31 Wai Loi Tsuen	53.7 – 62.5	When one documented complaint is received	75	No
NM2	Fu Tei Au	54.2 – 64.3		75	No

Note:

(1) The environmental monitoring works of the Project were conducted by the Environmental Team of Contract No. DE/2014/01 in accordance with the Updated EM&A Manual.

- 3.7 No environmental complaint, notification of summons or successful prosecutions were received during the reporting period. Log for environmental complaints, notification of summons and successful prosecutions are provided in *Table 3.5*.
- 3.8 Regular site inspections were conducted by the Contractor’s ET on a weekly basis to check the implementation of environmental pollution control and mitigation measures for the Project. No non-compliance was identified in the reporting period. The site inspection for Contract No. DC/2013/09 was ceased upon received EPD’s reply letter on 24 August 2018. Joint site inspections for Contract No. DE/2014/01 were carried out on 1, 8, 15, 22 and 29 November 2018 during the reporting period. In addition, IEC conducted site audit on 8 November 2018. No environmental non-compliance was identified in the reporting period.

Table 3.5 Log for Environmental Complaints, Notification of Summons and Successful Prosecutions for the Reporting Month

Works Contract	Environmental Complaints	Notification of Summons	Successful Prosecutions
DC/2013/09	0	0	0
DE/2014/01	0	0	0

4. WASTE MANAGEMENT

- 4.1 Waste management was carried out by on-site Environmental Officer or an Environmental Supervisor of the Contractor from time to time.
- 4.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 4.1* and *4.2* and the Monthly Summary Waste Flow Table of Contract No. DE/2014/01 is presented in the EM&A Report as provided in *Appendix A*. Whenever possible, materials were reused on-site as far as practicable.

Table 4.1 Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DC/2013/09

Type of Waste	Quantity			Disposal Location
	Prior Months	Reporting Month	Cumulated	
Total C&D Materials (Inert) (in '000m ³)	24.00	0	24.00	--
Hard Rock and Large Broken Concrete (Inert) (in '000m ³)	2.26	0	2.26	--
Reused in this Project (Inert) (in '000m ³)	3.67	0	3.67	--
Reused in other Projects (Inert) (in '000m ³)	2.23	0	2.23	--
Disposal as Public Fill (Inert) (in '000m ³)	15.93	0	15.93	--
Metals (in '000kg)	142.00	0	142.00	--
Paper / Cardboard Packing (in '000kg)	0.07	0	0.07	--
Plastics (in '000kg)	0	0	0	--
Chemical Wastes (in '000kg)	0	0	0	--
General Refuses (in '000m ³)	1.19	0	1.19	--

Table 4.2 Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DE/2014/01

Type of Waste	Quantity			Disposal Location
	Prior Months	Reporting Month	Cumulated	
Total C&D Materials (Inert) (in '000m ³)	0	0	0	--
Hard Rock and Large Broken Concrete (Inert) (in '000m ³)	0	0	0	--
Reused in this Project (Inert) (in '000m ³)	0	0	0	--
Reused in other Projects (Inert) (in '000m ³)	0	0	0	--
Disposal as Public Fill (Inert) (in '000m ³)	0	0	0	--
Metals (in '000kg)	0	0	0	--
Paper / Cardboard Packing (in '000kg)	0.057	0	0.057	Lau Choi Kee Papers Co.Ltd.
Plastics (in '000kg)	0	0	0	--
Chemical Wastes (in '000kg)	0	0	0	--
General Refuses (in tonne)	43.29	5.3	48.59	NENT

5. IMPLEMENTATION STATUS ON THE ENVIRONMENTAL PROTECTION REQUIREMENTS

5.1 The Contractor has implemented all mitigation measures and requirements as stated in the EIA Reports, EM&A Manuals, EP No. EP-474/2013 and FEP No. FEP-02/474/2013. Summary of the relevant permits, licenses, and/or notifications on environmental protection for this Project in this reporting period are summarised in *Tables 5.1* and *5.2*.

Table 5.1 Summary of Environmental Licenses and Permits for Contract No. DC/2013/09

Item	Valid License/Permit	License/Permit Number
1	Further Environmental Permit	FEP-02/474/2013 (Valid from 15 February 2018)
2	Air Pollution Control (Construction Dust) Regulation	N/A
3	Chemical Waste Producer Registration	WPN5213-624-T3148-04
4	Water Pollution Control Ordinance	WT00022503-2015
5	Billing Account for Disposal of Construction Waste	Account Number: 7022898

Table 5.2 Summary of Environmental Licenses and Permits for Contract No. DE/2014/01

Item	Valid License/Permit	License/Permit Number
1	Further Environmental Permit	FEP-02/474/2013 (Valid from 15 February 2018)
2	Chemical Waste Producer Registration	WPN5213-624-T3685-01
3	Billing Account for Disposal of Construction Waste	Account Number: 7024165

6. CONCLUSION AND RECOMMENDATION

6.1 Conclusion

- 6.1.1 This is the Monthly EM&A Report for the Project which summarises the EM&A works undertaken by the Contractor's ET of Contract No. DE/2014/01 in November 2018 (the reporting period).
- 6.1.2 The EM&A Programme of Contract No. DC/2013/09 was handed over to the ET of Contract No. DE/2014/01 since August 2018. Thus, the Monthly EM&A Report starting from September 2018 onwards will present the EM&A works undertaken by the ET of Contract No. DE/2014/01.
- 6.1.3 No Action and Limit Level exceedance of 1-hour and 24-hour TSP monitoring was recorded during the reporting period.
- 6.1.4 No Action and Limit Level exceedance of construction noise monitoring was recorded during the reporting period.
- 6.1.5 Joint site inspections to evaluate the site environmental performance by the RE, the ET and the Contractors were carried out on the following dates during the reporting period.
- Contract No. DC/2013/09: No site inspection was carried out in the reporting period
Contract No. DE/2014/01: 1, 8, 15, 22 and 29 November 2018
- 6.1.6 IEC conducted site audit on 8 November 2018. No environmental non-compliance was identified in the reporting period.
- 6.1.7 No documented complaint, notification of summons or successful prosecution was received during the reporting period.

6.2 Recommendation

- 6.2.1 The following recommendations were made for future reporting periods:

Air Quality

- To regularly maintain the machinery and vehicles on site;
- To follow up any exceedance caused by the construction works;
- Non-Road Mobile Machinery (NRMM) labels must be demonstrated on the registered equipment for inspection.

Noise

- To inspect the noise source inside the site;
- To follow up any exceedance caused by the construction works;
- To space out noisy equipment and position the equipment as far away as possible from sensitive receivers;
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.
- To provide adequate lubricant on mechanical equipment to reduce frictional noise; and
- To well maintain the mechanical equipment/ machineries to avoid abnormal noise nuisance.

Water Quality

- To identify any discharge of wastewater from the construction site;
- To avoid blockage of U channel and drainage system by sediment;
- To avoid water accumulation on site and carry out larviciding against mosquito breeding for stagnant water when mosquito larvae are observed; and
- To avoid spoilage of run-off from construction site to public area.
- The discharge quality must meet the requirements specified in the discharge license.

Waste/Chemical Management

- To provide proper rubbish bins / skips for waste collection;
- To check for any accumulation of wasted materials or rubbish on site;
- To provide proper storage area or drip trays for oil and chemical containers on site;
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the equipment;
- To avoid improper handling or storage of oil drum on site.

APPENDIX A


MONTHLY EM&A REPORT FOR CONTRACT NO. DE/2014/01

Jardine Engineering Corporation, Limited

**Contract No. DE/2014/01
Provision of Electrical and Mechanical Facilities
for Shek Wu Hui Sewage Treatment Works –
Further Expansion Phase 1A –
Advance Works and Ng Chow South Road
Sewage Pumping Station**

**Monthly Environmental
Monitoring and Audit Report
November 2018**

(Version 1.0)

Certified By 
(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong
Tel: (852) 2151 2083 Fax: (852) 3107 1388
Email: info@cinotech.com.hk

TABLE OF CONTENTS

	Page
EXECUTIVE SUMMARY	1
Introduction	1
Environmental Monitoring Works	1
Environmental Licenses and Permits	2
Environmental Mitigation Implementation Schedule	2
Key Information in the Reporting Month	2
Site Inspection Conducted by Government Department.....	2
Summary of Complaints, Prosecutions, Reporting Changes and Notification of Summons...	2
Future Key Issues	3
1. INTRODUCTION	4
Background	4
Project Organizations	4
Summary of EM&A Requirements.....	5
2. AIR QUALITY	6
Monitoring Requirements	6
Monitoring Locations	6
Monitoring Parameters, Frequency and Duration	6
Monitoring Equipment	6
Monitoring Methodology and QA/QC Procedure	7
Results and Observations	9
3. NOISE.....	11
Monitoring Requirements	11
Monitoring Locations.....	11
Monitoring Parameters, Frequency and Duration.....	11
Monitoring Equipment	11
Monitoring Methodology and QA/QC Procedures	11
Results and Observations	12
4. ENVIRONMENTAL AUDIT	14
Site Audits.....	14
Implementation Status of Environmental Mitigation Measures	14
Review of Environmental Monitoring Procedures	14
Status of Environmental Licensing and Permitting	14
Status of Waste Management.....	15
Implementation Status of Event Action Plans	15
Site Inspection Conducted by Government Department.....	15
Summary of Complaints, Prosecutions, Reporting Changes and Notification of Summons.	15
5. FUTURE KEY ISSUES	16
Key Issues for the Coming Month	16
Monitoring Schedule for the Next Reporting Period	16
Construction Program for the Next Reporting Period.....	16
6. CONCLUSIONS AND RECOMMENDATIONS	17
Conclusions	17
Recommendations for Future Reporting Months:	17

LIST OF TABLES

Table I	Summary Table for Non-compliance (Exceedances) Recorded in the Reporting Month
Table II	Summary Table for Key Information in the Reporting Month
Table 1.1	Key Project Contacts
Table 2.1	Locations for Air Quality Monitoring
Table 2.2	Impact Dust Monitoring Parameters, Frequency and Duration
Table 2.3	Summary of Monitoring Equipment
Table 3.1	Locations for Noise Monitoring Stations
Table 3.2	Noise Monitoring Parameters, Frequency and Duration
Table 4.1	Observations of Site Audit
Table 4.2	Summary of Environmental Licensing and Permit Status
Table 4.3	Quantities of Waste Generated from the Reporting Month
Table 5.1	Future Key Issue for the next Reporting Month

LIST OF FIGURES

Figure 1	General Location Plan of the Project
Figure 2	Locations of Air Quality Stations
Figure 3	Locations of Noise Monitoring Stations
Figure 4	Project Organization Chart

LIST OF APPENDICES

A	Action and Limit Levels for Air Quality and Noise
B	Environmental Monitoring Schedules
C	Copies of Calibration Certificates
D	1-hour and 24-hour TSP Monitoring Results and Graphical Presentations
E	Noise Monitoring Results and Graphical Presentations
F	Summary of Exceedance
G	Site Audit Summary
H	Summary of Amount of Waste Generated
I	Event Action Plans
J	Environmental Mitigation Implementation Schedule (EMIS)
K	Complaint Log
L	Construction Programme

ABBREVIATION AND ACRONYM

AL Levels	Action and Limit Levels
DSD	Drainage Services Department
E / ER	Engineer/Engineer's Representative
EIA	Environmental Impact Assessment
EM&A	Environmental Monitoring and Audit
EMIS	Environmental Mitigation Implementation Schedule
EP	Environmental Permit
EPD	Environmental Protection Department
ET	Environmental Team
HVS	High Volume Sampler
IEC	Independent Environmental Checker
RE	Resident Engineer
RH	Relative Humidity
QA/QC	Quality Assurance / Quality Control
SLM	Sound Level Meter
WMP	Waste Management Plan
SWHSTW	Shek Wu Hui Sewage Treatment Works

EXECUTIVE SUMMARY**Introduction**

1. This is the 14th Monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for DSD Contract No. DE/2014/01 “Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station” (The Project) which documents the key information of EM&A and environmental monitoring works undertaken by other Contract at the Shek Wu Hui Sewage Treatment Works under Phase 1A with Environmental Permit (Permit No. FEP-02/474/2013).
2. The site activities undertaken in the reporting month included:
 - Installation of Building Services at MBR Facilities Building
 - Mechanical Installation of Air Blowers and associated accessories at 1/F, MBR Facilities Building.
 - Mechanical Installation of MBR Pre-treatment Screen Facilities.
 - Mechanical Installation in Bioreactor No.1 (BR1).
 - Electrical Installation in 3.3kV HV Switchroom at 1/F, MBR Facilities Building.
 - Electrical Installation in LV Switchroom No.3.
 - Installation of Deodorising System at G/F, MBR Facilities Building.

Environmental Monitoring Works

3. From August 2018 onward, the environmental monitoring works of the Project were conducted by the ET of Contract No. DE/2014/01, which took over all the monitoring stations from Contract No. DC/2013/09 under the same FEP. The impact monitoring methodology conducted by DE/2014/01 will follow the requirements of the Updated EM&A Manual for Shek Wu Hui Sewage Treatment Works.
4. Site audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
5. Summary of the non-compliance of the reporting month is tabulated in **Table I**.

Table I Summary Table for Non-compliance (Exceedances) Recorded in the Reporting Month

Monitored By	Monitoring Station	Parameter	No. of Exceedance		No. of Exceedance Due to the Project		Action Taken
			Action Level	Limit Level	Action Level	Limit Level	
DE/2014/01	AM1	1-hr TSP	0	0	0	0	N/A
	AM1a	24-hr TSP	0	0	0	0	N/A
	AM2	1-hr TSP	0	0	0	0	N/A
	AM2a	24-hr TSP	0	0	0	0	N/A
	NM1	Noise	0	0	0	0	N/A
	NM2		0	0	0	0	N/A

1-hour TSP Monitoring

6. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hour TSP Monitoring

7. All 24-hour TSP monitoring at the monitoring station of AM1a and AM2a was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise

8. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Environmental Licenses and Permits

9. Licenses/Permits granted to Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A include the Environmental Permit (EP no. FEP-02/474/2013); Registered as a Chemical Waste Producer and Billing account for Disposal of Construction Waste for the Project.

Environmental Mitigation Implementation Schedule

10. According to the Updated EM&A Manual, air quality, noise and waste management would be the key environmental issues and mitigation measures shall be implemented during the construction phase. Details of the implementation of mitigation measures are provided in the **Appendix J**.

Key Information in the Reporting Month

11. Summary of key information in the reporting month is tabulated in **Table II**

Table II Summary Table for Key Information in the Reporting Month

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0	---	N/A	N/A	---
Reporting Changes	---	---	---	---	---
Notifications of any summons & prosecutions received	0	---	N/A	N/A	---

Site Inspection Conducted by Government Department

12. No site inspection for Contract DE/2014/01 was conducted by Government Department in the reporting month.

Summary of Complaints, Prosecutions, Reporting Changes and Notification of Summons

13. No environmental complaint was received during the reporting period. No prosecution, reporting changes and notification of summons were received or reported since the commencement of the Project.
14. There were no environmental complaint received since the commencement of the Project. The Complaint Log is presented in **Appendix K**.

Future Key Issues

15. Key issues to be considered in the coming month for the Contract include:

- Leakage from chemicals containers.
- Waste accumulation on site.

1. INTRODUCTION

Background

- 1.1 The Project ‘Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station’ under Contract No: DE/2014/01 mainly comprises the Design, manufacture, supply, delivery, installation, inspection, testing and commissioning of E&M installations for the Advance Works in the SWHSTW. The general location plan of the Project is shown in **Figure 1**.
- 1.2 The Project is under North East New Territories New Development Areas and is part of the designated project with Register No. : AEIAR-175/2013. The current works under the Project and other Contracts at SWHSTW are covered by the Environmental Permit (Permit No. FEP-02/474/2013), which was issued on 15th February 2018 by the Environmental Protection Department (hereinafter called EPD) to the Drainage Services Department (hereinafter called the DSD) as the Permit Holder.
- 1.3 The environmental monitoring works on air quality and noise were covered by the ET of Contract DE/2014/01 for the Project.
- 1.4 The Jardine Engineering Corporation, Limited was commissioned by the DSD to undertake the construction of the Contract No. DE/2014/01 “Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station”.
- 1.5 The site activities undertaken in the reporting month included:
- Installation of Building Services at MBR Facilities Building
 - Mechanical Installation of Air Blowers and associated accessories at 1/F, MBR Facilities Building.
 - Mechanical Installation of MBR Pre-treatment Screen Facilities.
 - Mechanical Installation in Bioreactor No.1 (BR1).
 - Electrical Installation in 3.3kV HV Switchroom at 1/F, MBR Facilities Building.
 - Electrical Installation in LV Switchroom No.3.
 - Installation of Deodorising System at G/F, MBR Facilities Building.
- 1.6 Cinotech Consultants Limited was commissioned and appointed by The Jardine Engineering Corporation Limited as the Environmental Team (ET) of Contract No. DE/2014/01 under Condition 2.1 of the FEP. The Environmental Monitoring and Audit (EM&A) works were conducted and reported during the reporting month according to the Updated EM&A Manual of this designated project.
- 1.7 This is the monthly EM&A report summarizing the EM&A works conducted for the Project in November 2018.
- ### Project Organizations
- 1.8 The contacts of the Project are shown in **Table 1.1** and the Project Organization Chart is shown in **Figure 4**.

Table 1.1 Key Project Contacts

Party	Role	Name	Position	Phone No.
Drainage Service Department	Resident Site Engineer	Mr. Fong Mo	Resident Engineer	2594 7329
Cinotech	Environmental Team	Dr. Priscilla Choy	ET Leader	2151 2089
ANewR	Independent Environmental Checker	Mr. Adi Lee	Independent Environmental Checker	2618 2836
The Jardine Engineering Corporation, Limited	Contractor	Mr. Kim Hung Lau	Project Manager	2947 1125
		Mr. George Ng	Environmental Officer	2947 1125

Summary of EM&A Requirements

- 1.9 The EM&A programme requires construction phase monitoring for air quality and construction noise, landscape and visual and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental mitigation measures, as recommended in the project EIA study final report; and
 - Environmental requirements in contract documents.
- 1.10 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in **Section 4** of this report.
- 1.11 This report presents the monitoring results, observations, locations, equipment, period, for required monitoring parameter namely air quality, noise and audit works conducted for the Project during this reporting month.

2. AIR QUALITY**Monitoring Requirements**

- 2.1 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

- 2.2 Four designated monitoring stations, AM1, AM1a, AM2 and AM2a were selected for impact dust monitoring for the Project. **Table 2.1** describes the air quality monitoring locations and **Figure 2** indicated their positions in relation to the site boundary.

Table 2.1 Locations for Air Quality Monitoring

Monitoring Station	Monitored by	Location of Measurement
AM1	DE/2014/01	No. 31 Wai Loi Tsuen
AM2		Fu Tei Au
AM1a		SWHSTW site boundary
AM2a		RE's Site Office

Monitoring Parameters, Frequency and Duration

- 2.3 **Table 2.2** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting period is shown in **Appendix B**.

Table 2.2 Impact Dust Monitoring Parameters, Frequency and Duration

Monitoring Station	Parameter	Period	Frequency
AM1	1-hour TSP	0700-1900 hrs	three times every 6 days
AM2			
AM1a	24-hour TSP	0000-2400 hrs	once every 6 days
AM2a			

Monitoring Equipment

- 2.4 **Table 2.3** summarizes the equipment used in the impact air quality monitoring programme. The high volume sampler for 24-hour TSP monitoring at AM1 has been relocated to the alternative monitoring station of AM1a. The copies of their calibration certificates is shown in **Appendix C**.

Table 2.3 Summary of Monitoring Equipment

Equipment	Model and Make
HVS	Tisch Model no. TE-5170
Handheld Particle Counter	Hal Technology Model no. Hal-HPC301 / Hal-HPC300 SIBATA Model no. LD-3B Met One Instruments Model no. AEROCET-831
Calibrator	Tisch Model TE-5025A

Monitoring Methodology and QA/QC Procedure

- 2.5 The monitoring methodology and QA/QC procedures for impact air quality monitoring are presented as follow:
- 2.6 The general weather conditions (i.e. sunny, cloudy or rainy) were recorded by the field staff's observation on the monitoring day. The wind data is adopted from the website of Hong Kong Observatory (Ta Kwu Ling weather stations).

1 Hour TSP Monitoring Procedures with Laser Dust Monitor

- 2.7 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
- The 1-hour dust meter is placed at least 1.3 meters above ground.
 - Set POWER to "ON" and make sure that the battery level will not flash or in low level.
 - Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet will be released.
 - Push the knob at MEASURE position.
 - Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
 - Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
 - Information such as sampling date, time, count value and site condition will be recorded during the monitoring period.

Maintenance/Calibration

- 2.8 The following maintenance/calibration was required for the direct dust meters:
- Check the meter at a 3-month interval and calibrate the meter at a 1-year interval throughout all stages of the air quality monitoring.

*24 Hours TSP Monitoring with High Volume Sampler*Instrumentation

- 2.9 High Volume Sampler (HVS) completed with appropriate sampling inlets was employed for air quality monitoring. Each sampler comprised of a motor, a filter holder, a flow

controller and a sampling inlet and its performance specification complies with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).

2.10 The following guidelines were adopted during the installation of HVS:

- Sufficient support was provided to secure the samplers against gusty wind.
- No two samplers were placed less than 2 meters apart.
- The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
- A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
- A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
- No furnaces or incineration flues were nearby.
- Airflow around the sampler was unrestricted.
- The samplers were more than 20 meters from the drip line.
- Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.

Filer Preparation

2.11 Fiberglass filters, which have a collection efficiency of larger than 99% of particles of 0.3 μm in diameter, were used. A HOKLAS accredited laboratory, Wellab Ltd., was responsible for the preparation of 24-hr conditioned and pre-weighed filter papers for Cinotech's monitoring team.

2.12 All filters, which were prepared by Wellab Ltd., were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ± 3 °C; the relative humidity (RH) was < 50% and not variable by more than ± 5 %. A convenient working RH was 40%. Wellab Ltd. has a comprehensive quality assurance and quality control programme.

Operating/Analytical Procedures

2.13 Operating/analytical procedures for the air quality monitoring were highlighted as follows.

- Prior to the commencement of the dust sampling, the flow rate of the HVS was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- The power supply was checked to ensure the sampler worked properly.
- On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air quality monitoring station.
- The filter holding frame was then removed by loosening the four nuts and carefully a weighted and conditioned filter was centered with the stamped number upwards, on a supporting screen.
- The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage

at the edges.

- The shelter lid was closed and secured with the aluminum strip.
- The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- After sampling, the filter was removed and sent to the Wellab Ltd. for weighing. The elapsed time was also recorded.
- Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%. Weighing results were returned to Cinotech for further analysis of TSP concentrations collected by each filter.

Maintenance and Calibration

- 2.14 The high volume motors and their accessories will be properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
- 2.15 All HVSs are calibrated (five point calibration) using TE-5025A Calibration Kit prior to the commencement of the impact monitoring. The five-point calibration would be carried out every two months

Results and Observations

- 2.16 **Table 2.4** summarizes the monitoring results at AM1, AM1a, AM2 and AM2a in the reporting month.

Table 2.4 Summary of 1-hour and 24-hour TSP Monitoring Result in the Reporting Period

Air Quality Monitoring Station	Average $\mu\text{g}/\text{m}^3$	Range $\mu\text{g}/\text{m}^3$	Action Level $\mu\text{g}/\text{m}^3$	Limit Level $\mu\text{g}/\text{m}^3$
1 hour TSP				
AM1	121.3	47.9 – 193.0	286	500
AM2	124.0	42.2 – 238.4	276	
24 hours TSP				
AM1a	53.0	40.6 – 82.2	147	260
AM2a	57.3	45.6 – 66.2	155	

- 2.17 The monitoring data and graphical presentations for 1-hour and 24-hour TSP monitoring results are shown in **Appendix D**.
- 2.18 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. Summary of exceedance is presented in **Appendix F**.
- 2.19 The monitoring works for 1-hour and 24-hour TSP monitoring were conducted as scheduled in the reporting month.

- 2.20 Action/Limit Level exceedance was not recorded during the reporting period. Summary of exceedance is presented in **Appendix F**.
- 2.21 According to field observations during site inspection, identifiable dust emission sources near the monitoring stations were vehicles movement on Chuk Wan Street.

3. NOISE**Monitoring Requirements**

- 3.1 Two noise monitoring station, namely NM1 and NM2 were designated in the Updated EM&A Manual for impact monitoring. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

- 3.2 Noise monitoring was conducted at the designated monitoring stations as listed in **Table 3.1** and **Figure 3** indicated their positions in relation to the site boundary

Table 3.1 Location of Noise Monitoring Stations

Monitoring Station	Monitored By	Location of Measurement
NM1	DE/2014/01	No. 31 Wai Loi Tsuen
NM2		Fu Tei Au

Monitoring Parameters, Frequency and Duration

- 3.3 **Table 3.2** summarizes the monitoring parameters, frequency and total duration of monitoring.

Table 3.2 Noise Monitoring Parameters, Frequency and Duration

Monitoring Stations	Parameter	Period	Frequency
NM1	L ₁₀ (30 min.) dB(A) L ₉₀ (30 min.) dB(A) L _{eq} (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week
NM2			

Monitoring Equipment

- 3.4 **Table 3.3** summarizes the noise quality monitoring equipment and **Appendix C** shows the copies of calibration certificates for the equipment used during the reporting period.

Table 3.3 Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	SVANTEK, Model no: SVAN 955/957 BSWA, Model no: BSWA 801
Calibrator	SVANTEK, Model no: SV 30A; Brüel & Kjær, Model no: 4231
Anemometer	SMART SENSOR AR836

Monitoring Methodology and QA/QC Procedures

- 3.5 The monitoring methodology and QA/QC procedure are presented as follow:
- 3.6 General weather conditions (i.e. sunny, cloudy or rainy) were recorded by field observation during equipment checking.

Field Monitoring

3.7 The monitoring procedures are as follows:

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground. All monitoring stations were conducted at a distance of 1 m away from the exterior of the building façade.
- The battery condition was checked to ensure good functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - Frequency weighting : A
 - Time weighting : Fast
 - Measurement time : 30 minutes
- Noise monitoring was carried out 30 minutes during on the monitoring days. Monitoring data was recorded and stored automatically within the sound level meter system. At the end of the monitoring period, noise levels in term of L_{eq} , L_{90} and L_{10} were recorded.
- All the monitoring data within the sound level meter system was downloaded through the computer software, and all these data was checked and reviewed within the computer.
- Since no wind or gusts shall exceed 5m/s or 10m/s respectively during the noise monitoring, a portable anemometer was used to check the wind speed at the monitoring stations. Weather conditions such as fog and rain were avoided during the monitoring.

Maintenance and Calibration

3.8 Maintenance and Calibration procedures were as follows:

- The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- Prior to and after noise measurement, the meter was calibrated using the calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement was considered invalid and repeat of noise measurement was required after re-calibration or repair of the equipment.
- The sound level meter and calibrator were checked and calibrated at yearly intervals.

Results and Observations

3.9 **Table 3.4** summarizes the noise monitoring results in the reporting period.

Table 3.4 Summary the Noise Monitoring Results in Reporting Period

0700-1900 hrs. during weekdays		
Noise Monitoring Station	Range, dB(A), L_{eq} (30 min.)	Limit Level, dB(A)
NM1	53.7 – 62.5	75.0
NM2	54.2 – 64.3	75.0

3.10 The monitoring results and graphical presentations can be referred to **Appendix E**.

- 3.11 No Action/Limit Level exceedance was recorded in the reporting month. Summary of exceedance is presented in **Appendix F**.
- 3.12 The major noise source identified at the designated noise monitoring stations was vehicles movement on Chuk Wan Street.

4. ENVIRONMENTAL AUDIT**Site Audits**

- 4.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix G**.
- 4.2 Site audits were conducted on 1, 8, 15, 22 and 29 November 2018 by ET after the commencement of construction works for the Contract. A joint site audit with the representative of IEC was carried out on 8 November 2018. The details of observations during site audit can refer to **Table 4.1**.

Implementation Status of Environmental Mitigation Measures

- 4.3 Details of the implementation of mitigation measures are provided in the **Appendix J**.
- 4.4 During the weekly environmental site inspections in the reporting period, no non-conformance was identified. The observations of the site audit for the Projects are summarized in **Table 4.1**.

Table 4.1 Observations of Site Audit

Parameters	Date	Ref. No	Observations	Follow Up Action
Water Quality	N/A	N/A	--	--
Air Quality	N/A	N/A	--	--
Noise	N/A	N/A	--	--
Waste/Chemical Management	N/A	N/A	--	--
Permit/ Licenses	N/A	N/A	--	--

Review of Environmental Monitoring Procedures

- 4.5 The monitoring works conducted by Contract No. DE/2014/01 were reviewed at a regular basis to ensure the monitoring procedures were carried out properly.

Status of Environmental Licensing and Permitting

- 4.6 All permits/licenses obtained for the Contract DE/2014/01 are summarized in **Table 4.2**.

Table 4.2 Summary of Environmental Licensing and Permit Status

Permit No.	Valid Period		Details	Status
	From	To		
Environmental Permit				
FEP-02/474/2013	15/2/2018	N/A	The FEP was approved on 15/2/2018	Valid
Registered Chemical Waste Producer				
WPN5213-624-T3685-01	3/7/2017	N/A	The application was approved on 3/7/2017	Valid

Permit No.	Valid Period		Details	Status
	From	To		
Billing Account for Disposal of Construction Waste				
A/C No.7024165	4/2/2016	N/A	The application was approved on 4/2/2016	Valid

Status of Waste Management

- 4.7 The amount of wastes generated by the activities of the Project in the reporting month is shown in **Appendix H** and **Table 4.3**.

Table 4.3 Quantities of Waste Generated from the Reporting Month

Type of waste		Quantity	Disposal Location
C&D Materials (inert)		0 m ³	-
C&D Materials (non-inert)	General Refuse	5.3 tonne	NENT
	Chemical Waste	0 kg	-
	Paper/ cardboard	0 kg	-
	Plastics	0 kg	-
	Metals	0 kg	-

Implementation Status of Event Action Plans

- 4.8 The Event Action Plans for air quality and noise are presented in **Appendix I**.

1-hr TSP

- 4.9 No Action/Limit Level exceedance was recorded.

24-hr TSP

- 4.10 No Action/Limit Level exceedance was recorded.

Construction Noise

- 4.11 No Action/Limit Level exceedance was recorded.

Landscape and Visual

- 4.12 No non-compliance was recorded.

Site Inspection Conducted by Government Department

- 4.13 No site inspection for Contract DE/2014/01 was conducted by Government Department in the reporting month.

Summary of Complaints, Prosecutions, Reporting Changes and Notification of Summons

- 4.14 No environmental complaint, prosecution, reporting changes and notification of summons were received or reported since the commencement of the Project. There were no environmental complaint received since the commencement of the Project. The Complaint Log is presented in **Appendix K**.

5. FUTURE KEY ISSUES**Key Issues for the Coming Month**

5.1 Key issues to be considered in the coming month for the Contract include:

Table 5.1 Future Key Issue for the next Reporting Month

Major Construction Works	Potential Pollution Issues	Mitigation Measures
<ul style="list-style-type: none"> • Installation of Building Services at MBR Facilities Building. • Mechanical Installation of Air Blowers and associated accessories at 1/F, MBR Facilities Building. • Mechanical Installation of MBR Pre-treatment Screen Facilities. • Mechanical Installation in Bioreactor No.1 (BR1). • Electrical Installation in 3.3kV HV Switchroom at 1/F, MBR Facilities Building. • Electrical Installation in LV Switchroom No.3. • Installation of Deodorising System at G/F, MBR Facilities Building. • Mechanical Installation in Chemical Rooms. 	<ul style="list-style-type: none"> • Leakage from chemicals containers. • Waste accumulation on site. 	<ul style="list-style-type: none"> • Waste should be stored and disposed properly to avoid accumulation and leakage. • Accumulated waste to be recycled on-site whenever possible.

Monitoring Schedule for the Next Reporting Period

5.2 The tentative environmental monitoring schedules for the next reporting month are shown in **Appendix B**.

Construction Program for the Next Reporting Period

5.3 The tentative construction program is provided in **Appendix L**.

6. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

- 6.1 Environmental monitoring and audit works were performed in the reporting month for the Project. The results were checked and reviewed by the ET of Contract DE/2014/01.

1-hour TSP Monitoring

- 6.2 The monitoring works for the Project were covered by the ET of Contract DE/2014/01. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hour TSP Monitoring

- 6.3 The monitoring works for the Project were covered by the ET of Contract DE/2014/01. No Action/Limit Level exceedance was recorded during the 24-hour TSP monitoring.
- 6.4 The 24-hour TSP monitoring was conducted as scheduled in the reporting month.

Construction Noise Monitoring

- 6.5 The monitoring works for the Project were covered by the ET of Contract DE/2014/01. All Construction Noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Environmental Audit

- 6.6 Weekly environmental site audits were conducted by the ET of Contract No. DE/2014/01 at the site area during the reporting month. No non-compliance was recorded.

Complaint, notification of summons and Prosecution

- 6.7 No environmental complaint was received in the reporting month
- 6.8 No notification of summons and prosecution were received in the reporting month.

Recommendations for Future Reporting Months:

- 6.9 The following recommendations were made for future reporting months:

Air Quality

- To regularly maintain the machinery and vehicles on site;
- To follow up any exceedance caused by the construction works;
- Non-Road Mobile Machinery (NRMM) labels must be demonstrated on the registered equipment for inspection.

Noise

- To inspect the noise source inside the site;
- To follow up any exceedance caused by the construction works;

- To space out noisy equipment and position the equipment as far away as possible from sensitive receivers;
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.
- To provide adequate lubricant on mechanical equipment to reduce frictional noise; and
- To well maintain the mechanical equipment/ machineries to avoid abnormal noise nuisance.

Water Quality

- To identify any discharge of wastewater from the construction site;
- To avoid blockage of U channel and drainage system by sediment;
- To avoid water accumulation on site and carry out larviciding against mosquito breeding for stagnant water when mosquito larvae are observed; and
- To avoid spoilage of run-off from construction site to public area.
- The discharge quality must meet the requirements specified in the discharge licence.

Waste/Chemical Management

- To provide proper rubbish bins / skips for waste collection;
- To check for any accumulation of wasted materials or rubbish on site;
- To provide proper storage area or drip trays for oil and chemical containers on site;
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the equipment;
- To avoid improper handling or storage of oil drum on site.

FIGURES

NOTES :

1. CONTRACTOR TO VERIFY ALL DIMENSIONS BEFORE COMMENCING WORK.
2. CHECK ALL DIMENSIONS AGAINST THE CONTRACT DOCUMENTS.
3. VERIFY ALL DIMENSIONS AGAINST THE CONTRACT DOCUMENTS.
4. VERIFY ALL DIMENSIONS AGAINST THE CONTRACT DOCUMENTS.



WORKING AREA OF ADVANCE WORKS

NO.	DATE	DESCRIPTION	BY	DATE
1	11 NOV 2015	DESIGNED	Y. YONG	22 APR 2016
2	11 NOV 2015	DRAWN	E. T. CHONG	22 APR 2016
3	11 NOV 2015	CHECKED	E. S. CHAI	22 APR 2016
4	11 NOV 2015	CONTRACTOR REVIEW	Y. YONG	22 APR 2016
5	11 NOV 2015	REVIEWED	Y. YONG	22 APR 2016
6	11 NOV 2015	APPROVED	Y. YONG	22 APR 2016


PROJECT NO. 4608/40/03/03
 CONTRACT NO. 02/2014/03
 DRAWING NO. DEM1619/M02
 SHEET 15 OF 15
 DATE 21 APR 2015

PROVISION OF ELECTRICAL AND MECHANICAL SERVICES FOR THE FURTHER EXPANSION PHASE 1A - ADVANCE WORKS AND NG CHOW SOUTH ROAD SEWAGE PUMPING STATION


KEY PLAN AND LOCATION PLAN
 DRAWING TITLE
 DRAWING NO. DEM1619/M02
 SCALE 1:1000 OR AS SHOWN


OFFICE
ELECTRICAL AND MECHANICAL PROJECTS DIVISION

 DRAINAGE SERVICES DEPARTMENT
 GOVERNMENT OF THE HONG KONG SPECIAL ADMINISTRATIVE REGION
 AT HONG KONG







KEY PLAN
 (1:1 : 5000)






STATION	LOCATION
AM1 / AM1a	Wai Loi Tsuen
AM2 / AM2a	Fu Tei Au

LEGEND	
	SHEK WU HUI SEWAGE TREATMENT WORKS
	SITE FOR FURTHER EXPANSION
	IMPACT AIR QUALITY MONITORING STATION

Title	Contract No. DE/2014/01	Scale	Project No.	
	Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	N.T.S	MA16002	
	Locations of Impact Air Quality Monitoring Stations	Date	Figures	
		Aug-18	2	




STATION	LOCATION
NM1	Wai Loi Tsuen
NM2	Fu Tei Au

LEGEND

	SHEK WU HUI SEWAGE TREATMENT WORKS
	SITE FOR FURTHER EXPANSION
	CONSTRUCTION NOISE MONITORING STATION

Title	Contract No. DE/2014/01 Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	Scale	Project No.	CINOTECH
	Locations of Impact Noise Monitoring Stations	N.T.S	MA16002	
		Date	Figures	
		Oct-17	3	



Title

Contract No. DE/2014/01
 Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works –
 Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station
 Project Organization Chart

Scale

N.T.S

Project No.

MA16002

Version

v.1

Figure

4

CINOTECH

**APPENDIX A
ACTION AND LIMIT LEVELS FOR AIR
QUALITY AND NOISE QUALITY**

Appendix A Action and Limit Levels

Table A-1 Action and Limit Levels for 1-Hour TSP and 24-Hour TSP

Monitoring Stations	Action Level ($\mu\text{g}/\text{m}^3$)		Limit Level ($\mu\text{g}/\text{m}^3$)	
	1-hour	24-hour	1-hour	24-hour
AM1	286	N/A	500	N/A
AM1a	N/A	147	N/A	260
AM2	276	N/A	500	N/A
AM2a	N/A	155	N/A	260

Table A-2 Action and Limit Level for Construction Noise

Monitoring Stations	Time Period	Action Level	Limit Level in dB(A)
NM1	0700-1900 hours on normal weekdays	When one documented complaint is received	>75*
NM2			

Note: (*) Reduces to 70 dB(A) for schools and 65 dB(A) during the school examination periods.

**APPENDIX B
ENVIRONMENTAL MONITORING
SCHEDULES**

Contract No. DE/2014/01
Provision of Electrical and Mechanical Facilities
for Shek Wu Hui Sewage Treatment Works
Impact Air and Noise Monitoring Schedule for November 2018

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Nov	2-Nov	3-Nov
4-Nov	5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov
11-Nov	12-Nov	13-Nov	14-Nov	15-Nov	16-Nov	17-Nov
18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov
25-Nov	26-Nov	27-Nov	28-Nov	29-Nov	30-Nov	

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

- Air Quality Monitoring Station**
- AM1 - No. 31 Wai Loi Tsuen (1hr)
 - AM2 - Fu Tei Au (1hr)
 - AM2a - RE's Site Office (24hr)
 - AM1a - SWHSTW site boundary (24hr)

- Noise Monitoring Station**
- NM1 - No. 31 Wai Loi Tsuen
 - NM2 - Fu Tei Au

Contract No. DE/2014/01
Provision of Electrical and Mechanical Facilities
for Shek Wu Hui Sewage Treatment Works
Tentative Impact Air and Noise Monitoring Schedule for December 2018

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Dec
2-Dec	3-Dec	4-Dec	5-Dec	6-Dec	7-Dec	8-Dec
			1 hr TSP X3 Noise			
	24 hr TSP					
9-Dec	10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec
		24 hr TSP				
	24 hr TSP	1 hr TSP X3 Noise			24 hr TSP	
16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec
	1 hr TSP X3			24 hr TSP	1 hr TSP X3 Noise	
23-Dec	24-Dec	25-Dec	26-Dec	27-Dec	28-Dec	29-Dec
	24 hr TSP			1 hr TSP X3 Noise	24 hr TSP	
30-Dec	31-Dec					
	1 hr TSP X3 Noise					

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

- AM1 - No. 31 Wai Loi Tsuen (1hr)
- AM2 - Fu Tai Au (1hr)
- AM2a - RE's Site Office (24hr)
- AM1a - SWHSTW site boundary (24hr)

Noise Monitoring Station

- NM1 - No. 31 Wai Loi Tsuen
- NM2 - Fu Tai Au

**APPENDIX C
COPIES OF CALIBRATION
CERTIFICATES**

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

CINOTECH

File No. MA16002/70/0002

Station: AM1a - SWHSTW site boundary Operator: HM
 Date: 28-Sep-18 Next Due Date: 27-Nov-18
 Equipment No.: A-01-70 Serial No. 3216

Ambient Condition			
Temperature, Ta (K)	301.6	Pressure, Pa (mmHg)	760.5

Orifice Transfer Standard Information					
Serial No.	2896	Slope, mc	0.0585	Intercept, bc	-0.00045
Last Calibration Date:	13-Feb-18	$mc \times Q_{std} + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	13-Feb-19	$Q_{std} = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X-axis	ΔW (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	11.6	3.39	57.87	6.8	2.59
2	9.7	3.10	52.92	5.7	2.37
3	7.5	2.72	46.53	4.5	2.11
4	5.2	2.27	38.75	3.3	1.81
5	3.3	1.81	30.87	2.3	1.51

By Linear Regression of Y on X
 Slope, mw = 0.0401 Intercept, bw = 0.2603
 Correlation coefficient* = 0.9996
 *If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM
 From the Regression Equation, the "Y" value according to

$$mw \times Q_{std} + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W = $(mw \times Q_{std} + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ 3.98

Remarks: _____

Conducted by: Lee Man Hee Signature: Lee Date: 28/9/2018
 Checked by: W.K. Tang Signature: Kinnin Date: 28/9/2018

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

CINOTECH

File No. MA16002/70/0003

Station: AM1a - SWHSTW site boundary Operator: HM
 Date: 23-Nov-18 Next Due Date: 22-Jan-19
 Equipment No.: A-01-70 Serial No. 3216

Ambient Condition			
Temperature, Ta (K)	295.9	Pressure, Pa (mmHg)	766.9

Orifice Transfer Standard Information					
Serial No.	2896	Slope, mc	0.0585	Intercept, bc	-0.00045
Last Calibration Date:	13-Feb-18	$mc \times Q_{std} + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	13-Feb-19	$Q_{std} = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	11.7	3.45	58.92	6.9	2.65
2	9.8	3.16	53.93	5.8	2.43
3	7.6	2.78	47.49	4.6	2.16
4	5.1	2.28	38.90	3.4	1.86
5	3.3	1.83	31.30	2.4	1.56

By Linear Regression of Y on X

Slope, mw = 0.0389 Intercept, bw = 0.3391

Correlation coefficient* = 0.9993

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

$$mw \times Q_{std} + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W = $(mw \times Q_{std} + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ 3.98

Remarks: _____

Conducted by: Lee Man Hei Signature: Lee Date: 23/11/2018
 Checked by: Wk Tang Signature: Kwun Date: 23/11/2018

High-Volume TSP Sampler

5-POINT CALIBRATION DATA SHEET

CINOTECH

File No. MA16002/45/0002

Station: AM2a - RE's Site Office Operator: HM
 Date: 28-Sep-18 Next Due Date: 27-Nov-18
 Equipment No.: A-01-45 Serial No. 1309

Ambient Condition			
Temperature, Ta (K)	303	Pressure, Pa (mmHg)	759.8

Orifice Transfer Standard Information					
Serial No.	2896	Slope, mc	0.0585	Intercept, bc	-0.00045
Last Calibration Date:	13-Feb-18	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	13-Feb-19	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X-axis	ΔW (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	12.5	3.51	59.91	6.8	2.59
2	10.3	3.18	54.38	5.9	2.41
3	7.5	2.72	46.40	4.4	2.08
4	5.4	2.30	39.38	3.2	1.77
5	3.3	1.80	30.78	2.3	1.50

By Linear Regression of Y on X
 Slope, mw = 0.0382 Intercept, bw = 0.3067
 Correlation coefficient* = 0.9984

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM
 From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W = $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ 3.86

Remarks: _____

Conducted by: Chh Man Hei Signature: Chh Man Hei Date: 28/9/2018
 Checked by: W.K. Tang Signature: W.K. Tang Date: 28/9/2018

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

CINOTECH

File No. MA16002/45/0003

Station: AM2a - RE's Site Office Operator: HM
 Date: 23-Nov-18 Next Due Date: 22-Jan-18
 Equipment No.: A-01-45 Serial No. 1309

Ambient Condition			
Temperature, Ta (K)	296.2	Pressure, Pa (mmHg)	766.5

Orifice Transfer Standard Information					
Serial No.	2896	Slope, mc	0.0585	Intercept, bc	-0.00045
Last Calibration Date:	13-Feb-18	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	13-Feb-19	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X-axis	ΔW (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	12.6	3.58	61.10	7.1	2.68
2	10.5	3.26	55.78	5.8	2.43
3	7.6	2.78	47.45	4.6	2.16
4	5.5	2.36	40.37	3.3	1.83
5	3.4	1.86	31.74	2.4	1.56

By Linear Regression of Y on X

Slope, $mw =$ 0.0382 Intercept, $bw =$ 0.3259
 Correlation coefficient* = 0.9976

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ 3.82

Remarks: _____

Conducted by: Lee Min Hee Signature: Lee Min Hee
 Checked by: Wk Tang Signature: Wk Tang

Date: 23/11/2018
 Date: 23/11/2018



RECALIBRATION
DUE DATE:
February 13, 2019

Certificate of Calibration

Calibration Certification Information			
Cal. Date: February 13, 2018	Rootsmeter S/N: 438320	Ta: 293	°K
Operator: Jim Tisch		Pa: 763.3	mm Hg
Calibration Model #: TE-5025A	Calibrator S/N: 2896		

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4670	3.2	2.00
2	3	4	1	1.0380	6.4	4.00
3	5	6	1	0.9220	8.0	5.00
4	7	8	1	0.8840	8.8	5.50
5	9	10	1	0.7250	12.8	8.00

Data Tabulation					
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H \left(\frac{Ta}{Pa} \right)}$ (y-axis)
1.0172	0.6934	1.4293	0.9958	0.6788	0.8762
1.0129	0.9758	2.0213	0.9916	0.9553	1.2392
1.0107	1.0962	2.2599	0.9895	1.0732	1.3854
1.0097	1.1422	2.3702	0.9885	1.1182	1.4530
1.0043	1.3853	2.8586	0.9832	1.3562	1.7524
QSTD	m=	2.06726	QA	m=	1.29448
	b=	-0.00045		b=	-0.00028
	r=	0.99992		r=	0.99992

Calculations	
Vstd= ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va= ΔVol((Pa-ΔP)/Pa)
Qstd= Vstd/ΔTime	Qa= Va/ΔTime
For subsequent flow rate calculations:	
Qstd= 1/m $\left(\left(\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)} \right) - b \right)$	Qa= 1/m $\left(\left(\sqrt{\Delta H \left(\frac{Ta}{Pa} \right)} \right) - b \right)$

Standard Conditions	
Tstd:	298.15 °K
Pstd:	760 mm Hg
Key	
ΔH: calibrator manometer reading (in H2O)	
ΔP: rootsmeter manometer reading (mm Hg)	
Ta: actual absolute temperature (°K)	
Pa: actual barometric pressure (mm Hg)	
b: intercept	
m: slope	

RECALIBRATION
US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc.
 145 South Miami Avenue
 Village of Cleves, OH 45002

www.tisch-env.com
 TOLL FREE: (877)263-7610
 FAX: (513)467-9009

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	29957A
Date of Issue:	2018-10-29
Date Received:	2018-10-27
Date Tested:	2018-10-27
Date Completed:	2018-10-29
Next Due Date:	2018-12-28

ATTN: Mr. W. K. Tang

Page: 1 of 1

Certificate of Calibration

Item for Calibration:

Description	: Laser Dust Monitor
Manufacturer	: SIBATA
Model No.	: LD-3B
Serial No.	: 2Y6194
Sensitivity (K) 1 CPM	: 0.001 mg/m ³
Sen. Adjustment Scale Setting	: 578 CPM
Equipment No.	: SA-01-02

Test Conditions:

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	0.0031
-------------------------	--------

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
 Laboratory Manager

TEST REPORT

Test Report No.:	30290
Date of Issue:	2018-11-14
Date Received:	2018-11-13
Date Tested:	2018-11-13
Date Completed:	2018-11-14
Next Due Date:	2019-01-13

Page: 1 of 1

ATTN: Mr. W. K. Tang

Certificate of Calibration

Item for Calibration:

Description : Dust Monitor
 Manufacturer : Met One Instruments
 Model No. : AEROCET-831
 Serial No. : X23807
 Flow rate : 0.1 cfm
 Zero Count Test : 0 count per 1 minute
 Equipment No. : WA-01-01

Test Conditions:

Room Temperature : 17-22 degree Celsius
 Relative Humidity : 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	1.335
-------------------------	-------

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
 Laboratory Manager

TEST REPORT

Test Report No.:	30290
Date of Issue:	2018-11-14
Date Received:	2018-11-13
Date Tested:	2018-11-13
Date Completed:	2018-11-14
Next Due Date:	2019-01-13

Page: 1 of 1

ATTN: Mr. W. K. Tang

Certificate of Calibration

Item for Calibration:

Description	: Dust Monitor
Manufacturer	: Met One Instruments
Model No.	: AEROCET-831
Serial No.	: X23808
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 1 minute
Equipment No.	: WA-01-02

Test Conditions:

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	1.242
-------------------------	-------

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
 Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	29956
Date of Issue:	2018-10-18
Date Received:	2018-10-16
Date Tested:	2018-10-16
Date Completed:	2018-10-18
Next Due Date:	2018-12-17

ATTN: Mr. W. K. Tang

Page: 1 of 1

Certificate of Calibration

Item for Calibration:

Description	: Handheld Particle Counter
Manufacturer	: Hal Technology
Model No.	: Hal-HPC300
Serial No.	: 3020409
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 5 minutes
Equipment No.	: A-26-02

Test Conditions:

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	1.140
-------------------------	-------

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	29952A
Date of Issue:	2018-10-15
Date Received:	2018-10-12
Date Tested:	2018-10-12
Date Completed:	2018-10-15
Next Due Date:	2018-12-14

ATTN: Mr. W. K. Tang

Page: 1 of 1

Certificate of Calibration

Item for Calibration:

Description : Handheld Particle Counter
 Manufacturer : Hal Technology
 Model No. : Hal-HPC301
 Serial No. : 3011701016
 Flow rate : 0.1 cfm
 Zero Count Test : 0 count per 5 minutes
 Equipment No. : A-27-03

Test Conditions:

Room Temperature : 17-22 degree Celsius
 Relative Humidity : 40-70%


Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	1.146
-------------------------	-------

PREPARED AND CHECKED BY:
 For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
 Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	29954
Date of Issue:	2018-10-15
Date Received:	2018-10-12
Date Tested:	2018-10-12
Date Completed:	2018-10-15
Next Due Date:	2018-12-14

ATTN: Mr. W. K. Tang

Page: 1 of 1

Certificate of Calibration

Item for Calibration:

Description : Handheld Particle Counter
 Manufacturer : Hal Technology
 Model No. : Hal-HPC301
 Serial No. : 3011701010
 Flow rate : 0.1 cfm
 Zero Count Test : 0 count per 5 minutes
 Equipment No. : A-27-10

Test Conditions:

Room Temperature : 17-22 degree Celsius
 Relative Humidity : 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	1.151
-------------------------	-------

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
 Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.: 29813
Date of Issue: 2018-09-15
Date Received: 2018-09-14
Date Tested: 2018-09-14
Date Completed: 2018-09-15
Next Due Date: 2019-09-14

ATTN: Mr. W.K. Tang

Page: 1 of 1

Certificate of Calibration

Item for calibration:

Description : 'SVANTEK' Integrating Sound Level Meter
Manufacturer : SVANTEK
Model No. : SVAN 955
Serial No. : 12563
Microphone No. : 34377
Equipment No. : N-08-03

Test conditions:

Room Temperature : 17-22 degree Celsius
Relative Humidity : 40-70%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	29501
Date of Issue:	2018-08-27
Date Received:	2018-08-24
Date Tested:	2018-08-24
Date Completed:	2018-08-27
Next Due Date:	2019-08-26

ATTN: Mr. W.K. Tang

Page: 1 of 1

Certificate of Calibration

Item for calibration:

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 957
Serial No.	: 21455
Microphone No.	: 43730
Equipment No.	: N-08-07

Test conditions:

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:


In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	29499
Date of Issue:	2018-08-13
Date Received:	2018-08-11
Date Tested:	2018-08-11
Date Completed:	2018-08-13
Next Due Date:	2019-08-12

ATTN: Mr. W.K. Tang

Page: 1 of 1

Certificate of Calibration

Item for calibration:

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 957
Serial No.	: 21459
Microphone No.	: 43676
Equipment No.	: N-08-08

Test conditions:

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:


In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.: C/N/171215B
Date of Issue: 2017-12-18
Date Received: 2017-12-15
Date Tested: 2017-12-15
Date Completed: 2017-12-18
Next Due Date: 2018-12-17

ATTN: Mr. W.K. Tang

Page: 1 of 1

Certificate of Calibration

Item for calibration:

Description : Sound & Vibration Analyser
Manufacturer : BSWA
Model No. : BSWA 801
Serial No. : 35927
Equipment No. : N-13-03

Test conditions:

Room Temperature : 20 degree Celsius
Relative Humidity : 64%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:
For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	29816
Date of Issue:	2018-09-29
Date Received:	2018-09-28
Date Tested:	2018-09-28
Date Completed:	2018-09-29
Next Due Date:	2019-09-28

ATTN: Mr. W.K. Tang

Page: 1 of 1

Item for calibration:

Description	: Acoustical Calibrator
Manufacturer	: SVANTEK
Model No.	: SV30A
Serial No.	: 24803
Equipment No.	: N-09-03

Test conditions:

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:
For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	29683
Date of Issue:	2018-08-20
Date Received:	2018-08-17
Date Tested:	2018-08-17
Date Completed:	2018-08-20
Next Due Date:	2019-08-19

ATTN: Mr. W.K. Tang

Page: 1 of 1

Item for calibration:

Description	: Acoustical Calibrator
Manufacturer	: Brüel & Kjær
Model No.	: 4231
Serial No.	: 2412367
Equipment No.	: N-02-03

Test conditions:

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70 %

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**



PATRICK TSE

Laboratory Manager



**APPENDIX D
1-HOUR AND 24-HOUR TSP
MONITORING RESULTS AND
GRAPHICAL PRESENTATION**

Appendix D - 1-hour TSP Monitoring Results

Location AM1 - No.31 Wai Loi Tsuen			
Date	Time	Weather	Particulate Concentration ($\mu\text{g}/\text{m}^3$)
1-Nov-18	8:40	Sunny	62.3
1-Nov-18	9:40	Sunny	66.7
1-Nov-18	10:40	Sunny	66.1
7-Nov-18	9:00	Sunny	159.6
7-Nov-18	10:00	Sunny	151.3
7-Nov-18	11:00	Sunny	161.3
13-Nov-18	9:00	Cloudy	157.3
13-Nov-18	10:00	Cloudy	160.0
13-Nov-18	11:00	Cloudy	157.8
19-Nov-18	13:00	Sunny	185.6
19-Nov-18	14:00	Sunny	193.0
19-Nov-18	15:00	Sunny	181.7
23-Nov-18	13:00	Sunny	47.9
23-Nov-18	14:00	Sunny	50.2
23-Nov-18	15:00	Sunny	55.9
29-Nov-18	13:00	Sunny	111.2
29-Nov-18	14:00	Sunny	116.1
29-Nov-18	15:00	Sunny	99.7
		Minimum	47.9
		Maximum	193.0
		Average	121.3

Location AM2 - Fu Tei Au			
Date	Time	Weather	Particulate Concentration ($\mu\text{g}/\text{m}^3$)
1-Nov-18	13:00	Sunny	67.9
1-Nov-18	14:00	Sunny	68.3
1-Nov-18	15:00	Sunny	61.0
7-Nov-18	13:10	Sunny	148.0
7-Nov-18	14:10	Sunny	150.0
7-Nov-18	15:10	Sunny	153.8
13-Nov-18	13:00	Cloudy	152.7
13-Nov-18	14:00	Cloudy	152.8
13-Nov-18	15:00	Cloudy	155.0
19-Nov-18	13:10	Sunny	238.4
19-Nov-18	14:10	Sunny	232.4
19-Nov-18	15:10	Sunny	199.4
23-Nov-18	9:00	Sunny	44.5
23-Nov-18	10:00	Sunny	42.2
23-Nov-18	11:00	Sunny	49.0
29-Nov-18	9:00	Sunny	108.1
29-Nov-18	10:00	Sunny	102.0
29-Nov-18	11:00	Sunny	106.7
		Minimum	42.2
		Maximum	238.4
		Average	124.0

1-hr TSP Concentration Levels



Title Contract No. DE/2014/01 Provision of Electrical and Mechanical and Facilities for Shek Wu Hui Sewage Treatment Works Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA16002	CINOTECH
	Date Nov-18	Appendix D	

Appendix D- 24-hour TSP Monitoring Results



AM1a - SWHSTW site boundary

Sampling Date	Start Time	Weather Condition	Air Temp. (K)	Atmospheric Pressure, Pa (mmHg)	Filter Weight (g)		Particulate weight (g)		Elapse Time		Sampling Time(hrs.)	Flow Rate (m ³ /min.)		Av. flow (m ³ /min)	Total vol. (m ³)	Conc. (ug/m ³)
					Initial	Final	Initial	Final	Initial	Final		Initial	Final			
6-Nov-18	9:00	Sunny	296.3	766.4	3.0074	3.0805	0.0731	0.1461	16344.6	16368.6	24.0	1.24	1.24	1.24	1782.4	41.0
12-Nov-18	9:00	Cloudy	297.1	764.4	2.9591	3.1052	0.1461	0.0865	16368.6	16392.6	24.0	1.23	1.23	1.23	1776.9	82.2
16-Nov-18	9:00	Sunny	296.1	765.7	2.9788	3.0653	0.0865	0.0865	16392.6	16416.6	24.0	1.24	1.24	1.24	1782.1	48.5
22-Nov-18	9:00	Cloudy	290.6	768.8	2.9696	3.0429	0.0733	0.0733	16416.6	16440.6	24.0	1.25	1.25	1.25	1805.6	40.6
28-Nov-18	9:00	Cloudy	292.1	767.3	3.2234	3.3163	0.0929	0.0929	16440.6	16464.6	24.0	1.23	1.23	1.23	1771.2	52.5
															Min	40.6
															Max	82.2
															Average	53.0

AM2a - RE's Site Office

Sampling Date	Start Time	Weather Condition	Air Temp. (K)	Atmospheric Pressure, Pa (mmHg)	Filter Weight (g)		Particulate weight (g)		Elapse Time		Sampling Time(hrs.)	Flow Rate (m ³ /min.)		Av. flow (m ³ /min)	Total vol. (m ³)	Conc. (ug/m ³)
					Initial	Final	Initial	Final	Initial	Final		Initial	Final			
6-Nov-18	9:00	Sunny	296.7	766.3	2.9822	3.0640	0.0818	0.0818	7357.2	7381.2	24.0	1.25	1.24	1.25	1792.9	45.6
12-Nov-18	9:00	Cloudy	297.2	764.7	2.9886	3.1006	0.1120	0.1120	7381.2	7405.2	24.0	1.24	1.24	1.24	1788.9	62.6
16-Nov-18	9:00	Sunny	296.6	765.2	2.9548	3.0543	0.0995	0.0995	7405.2	7429.2	24.0	1.24	1.24	1.24	1791.8	55.5
22-Nov-18	9:00	Cloudy	290.4	768.6	3.0072	3.1100	0.1028	0.1028	7429.2	7453.2	24.0	1.26	1.26	1.26	1819.0	56.5
28-Nov-18	9:00	Cloudy	292.5	767.4	3.2215	3.3381	0.1166	0.1166	7453.2	7477.2	24.0	1.22	1.22	1.22	1761.6	66.2
															Min	45.6
															Max	66.2
															Average	57.3

24-hr TSP Concentration Levels



Title Contract No. DE/2014/01 Provision of Electrical and Mechanical and Facilities for Shek Wu Hui Sewage Treatment Works Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA16002	CINOTECH
	Date Nov-18	Appendix D	

**APPENDIX E
NOISE MONITORING RESULTS AND
GRAPHICAL PRESENTATIONS**



Appendix E - Noise Monitoring Results

(0700-1900 hrs on Normal Weekdays)

Location NM1 - No.31 Wai Loi Tsuen					
Date	Time	Weather	Unit: dB (A) (30-min)		
			Measured Noise Level		
			L _{eq}	L ₁₀	L ₉₀
1-Nov-18	11:00	Sunny	53.7	55.0	48.4
7-Nov-18	16:30	Sunny	54.8	56.7	51.4
13-Nov-18	9:00	Cloudy	62.5	65.2	57.1
19-Nov-18	13:30	Sunny	61.3	63.8	54.0
29-Nov-18	13:10	Sunny	59.7	61.5	55.1

Location NM2 - Fu Tei Au					
Date	Time	Weather	Unit: dB (A) (30-min)		
			Measured Noise Level		
			L _{eq}	L ₁₀	L ₉₀
1-Nov-18	14:10	Sunny	54.2	55.8	46.0
7-Nov-18	17:15	Sunny	59.7	61.4	55.8
13-Nov-18	13:00	Cloudy	58.2	59.5	55.9
19-Nov-18	16:30	Sunny	64.3	70.6	43.7
29-Nov-18	9:15	Sunny	62.5	63.2	57.4

Noise Levels



Title Contract No. DE/2014/01 Provision of Electrical and Mechanical and Facilities for Shek Wu Hui Sewage Treatment Works Graphical Presentation of Noise Monitoring Results	Scale	N.T.S	Project No.	MA16002	CINOTECH
	Date	Nov-18	Appendix	E	

APPENDIX F
SUMMARY OF EXCEEDANCE

APPENDIX F – SUMMARY OF EXCEEDANCE

Reporting Month: November 2018

- a) Exceedance Report for 1-hr TSP (NIL)**
- b) Exceedance Report for 24-hr TSP (NIL)**
- c) Exceedance Report for Construction Noise (NIL)**

**APPENDIX G
SITE AUDIT SUMMARY**

Contract No: DE/2014/01

Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	181101
Date	1 November 2018 (Thursday)
Time	09:30-11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p><i>Part C - Water Quality</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Part D - Air Quality</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Part E - Construction Noise Impact</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Part F - Waste / Chemical Management</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Part G - Permit / Licenses</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Others / Remarks</i></p> <ul style="list-style-type: none">• Follow-up on previous audit session, no major environmental deficiency was observed.	

	Name	Signature	Date
Recorded by	Victor Wong		1 November 2018
Checked by	Dr. Priscilla Choy		1 November 2018

Contract No: DE/2014/01

Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	181108
Date	8 November 2018 (Thursday)
Time	09:30-11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p>Part C - Water Quality</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part D - Air Quality</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part E - Construction Noise Impact</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part F - Waste / Chemical Management</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part G - Permit / Licenses</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Others / Remarks</p> <ul style="list-style-type: none">Follow-up on previous audit session, no major environmental deficiency was observed.	

	Name	Signature	Date
Recorded by	Jonathan Lee		12 November 2018
Checked by	Dr. Priscilla Choy		12 November 2018

Contract No: DE/2014/01

Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	181115
Date	15 November 2018 (Thursday)
Time	16:00-17:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p><i>Part C - Water Quality</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Part D - Air Quality</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Part E - Construction Noise Impact</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Part F - Waste / Chemical Management</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Part G - Permit / Licenses</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Others / Remarks</i></p> <ul style="list-style-type: none">• Follow-up on previous audit session, no major environmental deficiency was observed.	

	Name	Signature	Date
Recorded by	Jonathan Lee		19 November 2018
Checked by	Dr. Priscilla Choy		19 November 2018

Contract No: DE/2014/01

Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	181122
Date	22 November 2018 (Thursday)
Time	09:30-11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p><i>Part C - Water Quality</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Part D - Air Quality</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Part E - Construction Noise Impact</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Part F - Waste / Chemical Management</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Part G - Permit / Licenses</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Others / Remarks</i></p> <ul style="list-style-type: none">• Follow-up on previous audit session, no major environmental deficiency was observed.	

	Name	Signature	Date
Recorded by	Victor Wong		22 November 2018
Checked by	Dr. Priscilla Choy		22 November 2018

Contract No: DE/2014/01

Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	181129
Date	29 November 2018 (Thursday)
Time	09:30-11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p>Part C - Water Quality</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part D - Air Quality</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part E - Construction Noise Impact</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part F - Waste / Chemical Management</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part G - Permit / Licenses</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Others / Remarks</p> <ul style="list-style-type: none">Follow-up on previous audit session, no major environmental deficiency was observed.	

	Name	Signature	Date
Recorded by	Victor Wong		29 November 2018
Checked by	Dr. Priscilla Choy		29 November 2018

**APPENDIX H
SUMMARY OF AMOUNT OF WASTE
GENERATED**

Monthly Summary Waste Flow Table for 2018

Month	Annual Quantities of Inert C&D Materials Generated Monthly						Annual Quantities of C&D Materials Generated Monthly					
	Total Quantity Generated (in '000m ³)	Hard Rock & Large Broken Concrete (in '000m ³)	Reused in the Contract (in '000m ³)	Reused in other Projects (in '000m ³)	Disposed as Public Fill (in '000m ³)	Imported Fill (in '000m ³)	Metals (in '000 kg)	Paper/ cardboard packaging (in '000 kg)	Plastics (see Note 3) (in '000 kg)	Chemicals Waste (in '000 kg)	Others, e.g. general refuse (in '000 kg)	
Jan	0	0	0	0	0	0	0	0	0	0	0	
Feb	0	0	0	0	0	0	0	0	0	0	1.00	
Mar	0	0	0	0	0	0	0	0	0	0	0	
Apr	0	0	0	0	0	0	0	0	0	0	7.16	
May	0	0	0	0	0	0	0	0	0	0	5.31	
Jun	0	0	0	0	0	0	0	0	0	0	8.24	
Sub-total	0	0	0	0	0	0	0	0	0	0	21.71	
Jul	0	0	0	0	0	0	0	0	0	0	4.63	
Aug	0	0	0	0	0	0	0	0.022	0	0	2.98	
Sep	0	0	0	0	0	0	0	0.026	0	0	6.01	
Oct	0	0	0	0	0	0	0	0.009	0	0	7.96	
Nov	0	0	0	0	0	0	0	0	0	0	5.30	
Dec	-	-	-	-	-	-	-	-	-	-	-	
Total	0	0	0	0	0	0	0	0.057	0	0	48.59	

Forecast of Total Quantities of C&D Materials to be Generated from the Contractor

Total Quantity Generated (in '000 m ³)	Hard Rock & Large Broken Concrete (in '000 m ³)	Reused in the Contract (in '000 m ³)	Reused in other Projects (in '000 m ³)	Disposed as Public Fill (in '000 m ³)	Imported Fill (in '000 m ³)	Metals (in '000 kg)	Paper/ cardboard packaging (in '000 kg)	Plastics (see Note 3) (in '000 kg)	Chemicals Waste (in '000 kg)	Others, e.g. general refuse (in '000 kg)
0	0	0	0	0	0	0	1	0.5	0.5	70

Notes: (1) The performance targets are given in PS Clause 6.21.8(14).

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m³. (PS Clause 6.21.7(4)(b) refers).

**APPENDIX I
EVENT ACTION PLANS**

APPENDIX I – Event / Action Plans
Table I-1 Event / Action Plan For Air Quality

EVENT	ACTION				CONTRACTOR
	ET	IEC	ER		
ACTION LEVEL					
1. Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method. 	1. Notify Contractor.	<ol style="list-style-type: none"> 1. Rectify any unacceptable practice; 2. Amend working methods if appropriate. 	
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Supervise Implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented 	<ol style="list-style-type: none"> 1. Submit proposals for remedial actions to IEC within three working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate. 	

ACTION		CONTRACTOR	
EVENT	ET	IEC	ER
LIMIT LEVEL			
1. Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform Contractor ,IEC, ER, and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writings; 2. Notify Contractor; 3. Ensure remedial measures properly implemented
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented; 5. If exceedance continues,
			<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate
			<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by

EVENT	ACTION				CONTRACTOR
	ET	IEC	ER		
	<p>taken;</p> <p>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</p> <p>8. If exceedance stops, cease additional monitoring</p>		<p>consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</p>		<p>the ER until the exceedance is abated</p>

Table I-2 Event / Action Plan For Construction Noise

ACTION		IEC	ER	CONTRACTOR
EVENT	ET			
Action Level being exceeded	<ol style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; 5. Increase monitoring frequency to check mitigation effectiveness 	<ol style="list-style-type: none"> 1. Review the analysed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; 2. Implement noise mitigation proposals.
Limit Level being exceeded	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

**APPENDIX J
ENVIRONMENTAL MITIGATION
IMPLEMENTATION SCHEDULE (EMIS)**

APPENDIX J IMPLEMENTATION SCHEDULE OF ENVIRONMENTAL MITIGATION MEASURES (EMIS)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures	Who to implement the measures?	Location of the measure	When to implement the measures?	Requirements / Relevant Legislation
A S2.4.1.3	<p>Air Quality</p> <p>Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices:</p> <ul style="list-style-type: none"> • Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; • Any dusty material remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; • A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones; • The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; • Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcore; • The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; • Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; • Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; • Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; • Any skip hoist for material transport should be totally enclosed by impervious sheeting; • Every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides; 	To minimize the dust impact	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Air Pollution Control Ordinance (APCO) and Air Pollution Control (Construction Dust) Regulation

	<ul style="list-style-type: none"> Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system. 							
B	Noise							
S3.4.1.1	Use of movable barrier, enclosure, acoustic mat and quiet plant: Use of wooden frames barrier with a small-cantilevered upper portion of superficial density not less than 14kg/m ² on a skid footing with 25mm thick internal sound absorptive lining.	To minimize construction noise impact arising from the Project at the affected noise sensitive receivers (NSRs)	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM,		
S3.4.1.2	Good Site Practice: <ul style="list-style-type: none"> Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program. Mobile plant, if any, should be sited as far away from NSRs as possible. Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. 	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction period of Advance Works and Main Works of Phase 1A	EIAO-TM, NCO		
C	Ecological Impact							
S4.2.1.2	Avoid unnecessary lighting.	Minimize mortality impacts on birds.	Design/ Contractor/ Plant Operator	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM		
S4.2.1.3	Good construction site practice to minimise dust generation should be followed on all construction sites. Measures to avoid, minimise and mitigate impacts on air quality are detailed in this schedule	Minimize dust generation from construction sites.	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM		
S4.2.1.4	The following measures to avoid, minimise and mitigate impact on water quality during construction phase shall be implemented	Avoid, minimise and mitigate impact	Contractor	Work Sites	Construction phase of Advance Works	EIAO-TM		

<p>on water quality</p>	<ul style="list-style-type: none"> • Temporary sewerage and drainage to be designed and installed to collect wastewater and prevent it from entering water bodies; • Proper locations well away from nearby water bodies should be used for temporary storage of materials (i.e. equipment, filling materials, chemicals and fuel) and temporary stockpiles of construction debris and spoil, and these should be identified before commencement of works; • To prevent muddy water entering nearby water bodies, work sites close to nearby water bodies should be isolated, using such items as sandbags or silt curtains with lead edge at bottom and properly supported props. Other protective measures should also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the work sites; • Construction debris and spoil should be covered and/or properly disposed of as soon as possible to avoid these being washed into nearby water bodies; • Proper locations for discharge outlets of temporary wastewater treatment facilities well away from sensitive receivers should be identified; • Adequate lateral support should be erected where necessary in order to prevent soil/mud from slipping into water bodies; • Site boundaries should be clearly marked and any works beyond the boundary strictly prohibited; • Regular water monitoring and site audit should be carried out at adequate points along any watercourses where construction works are underway upstream within their catchments and also on the Ng Tung, Sheung Yue and Shek Sheung Rivers. If the monitoring and audit results show that pollution occurs, adequate measures including temporarily cessation of works should be considered; • Excavation profiles should be properly designed and executed with attention to the relevant requirements for environment, health and safety; • Where soil to be excavated is situated beneath the groundwater table, it may be necessary to lower the groundwater table by installing well points or similar means; • Stockpiling sites should be lined with impermeable sheeting and bounded. Stockpiles should be properly covered by impermeable sheeting to reduce dust emission during dry season or contaminated run-off during rainy season. Watering should be avoided on stockpiles of contaminated soil to minimize contaminated runoff and construction materials should be properly covered and located away from nearby water bodies; and • Supply of suitable clean backfill material after excavation, if required. • Vehicles containing any excavated materials should be suitably covered to limit potential dust emissions or contaminated run-off, and truck 	<p>and Main Works of Phase 1A</p>
-------------------------	---	-----------------------------------

	<p>bodies and tailgates should be sealed to prevent discharge during transport or during wet season;</p> <ul style="list-style-type: none"> Speed control for the trucks carrying contaminated materials should be enforced; Vehicle wheel washing facilities at construction sites' exit points should be established and used, where necessary; and Other measures as detailed in this schedule. 								
D	Water Quality Impact								
S5.2.2.1	Construction Site Runoff Practices and measures provided in the Practice Note for Professional Persons on Construction Site Drainage, (PROPECC PN1/94) should be followed where applicable.	Control construction runoff	Contractors	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, WPCO, EIAO			
S5.2.2.2-S5.2.2.3	<p>Sewage from Workforce</p> <ul style="list-style-type: none"> Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures 	Handling of site sewage	Contractors	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, WPCO, EIAO			
E	Waste Management								
S6.2.2.1	<p>Good Site Practices and Waste Reduction Measures:</p> <ul style="list-style-type: none"> Nomination of an approved person, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; Training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling; Provision of sufficient waste disposal points and regular collection for disposal; Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; Regular cleaning and maintenance programme for drainage systems, 	Minimize waste Generation during construction	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal Ordinance (WDO)			

S6.2.3.1	<ul style="list-style-type: none"> • sumps and oil interceptors; • An Environmental Management Plan (EMP) should be prepared by the contractor and submitted to the Engineer for approval. <p>Waste Reduction Measures:</p> <ul style="list-style-type: none"> • Segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal; • Proper storage and site practices to minimize the potential for damage and contamination of construction materials; • Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; • Sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and • Provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. 	Reduce waste generation	Contractor	Work Sites	Prior to the commencement of construction of Advance Works and Main Works of Phase 1A	WDO
S6.2.4.1 - S6.2.4.2	<p>Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include:</p> <ul style="list-style-type: none"> • Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution; • Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and • Different locations should be designated to stockpile each material to enhance reuse. • Remove waste in timely manner; • Employ the trucks with cover or enclosed containers for waste transportation; • Obtain relevant waste disposal permits from the appropriate authorities; and • Disposal of waste should be done at licensed waste disposal facilities. 	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	WDO
S6.2.5.3	<p>C&D Material from Buildings Demolition and New Building Construction</p> <ul style="list-style-type: none"> • The Contractor should recycle as much as possible of the C&DM on-site. Public fill and C&DM waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. For example, concrete and masonry can be crushed and used as fill, and steel reinforcing bar can be used by scrap steel mills. Different areas of the work sites should be designated for such segregation and storage. • The use of wooden hoardings shall not be allowed. An alternative material, such as metal, aluminium or alloy etc, could be used. • Government has developed a charging policy for the disposal of waste to landfill at present. It will provide additional incentive to reduce the 	Minimize waste impacts from building demolition and new building construction	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005

	<p>volume of generated waste and ensure proper segregation to allow reuse of the inert material on site when implemented.</p> <ul style="list-style-type: none"> In order to minimize the impacts of the demolition works, the generated wastes must be cleared as quickly as possible after demolition. Therefore, the demolition and clearance works should be undertaken simultaneously. To facilitate proper segregation of inert and non-inert C&D material arising from demolition works, selective demolition method should be adopted. 	Control the chemical waste and ensure proper storage, handling and disposal	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal (Chemical Waste General) Regulation, Code of Practice on the Packaging, Labelling and Storage of Chemical Waste
S6.2.5.4	<p>Chemical Waste</p> <ul style="list-style-type: none"> If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation <p>General Refuse</p> <ul style="list-style-type: none"> General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling. Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean. A reputable waste collector should be employed to remove general refuse on a daily basis. 	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal (Chemical Waste General) Regulation, Code of Practice on the Packaging, Labelling and Storage of Chemical Waste
S6.2.5.5						

**APPENDIX K
COMPLAINT LOG**

APPENDIX K – COMPLAINT LOG

Reporting Month: November 2018

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
N.A.	N.A.	N.A.	N.A.	N.A.	N.A.

Remarks: No environmental complaint was received in the reporting month.

**APPENDIX L
CONSTRUCTION PROGRAMME**

Activity ID	Activity Name	Remaining Duration	Start	Finish	Start	Finish	2018	2019	2020																																
			Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
<p>Contract Data</p> <p>Starting Date & Completion Date</p> <p>Contract Start Date (LOA) 0 28-Dec-15 A</p> <p>Contract Starting Date 0 30-Dec-15 A</p> <p>Original Contract Period 297 30-Dec-15 A 25-Dec-18</p> <p>Contract Completion Date for the whole of the Works 0 25-Apr-19 0</p>																																									
<p>Access Date</p> <p>AS001010 P1's Site Office and Contractor's Site Office and Storage Area, (within 120 days) 0 30-Dec-15 A 27-Apr-16 A</p> <p>AS001012 Planned Access Date for PWS Site Office and Contractor's Site Office and Storage Area 0 27-Apr-16 A 27-Apr-16 A</p> <p>AS001020 Flowmeter Chamber, MBR Pre-treatment Screen Chamber and its vicinity, (within 500 days) 0 30-Dec-15 A 06-Nov-17 A</p> <p>AS001022 Planned Access Date for Flowmeter Chamber, MBR Pre-treatment Screen Chamber and its vicinity 0 06-Nov-17 A 06-Nov-17 A</p> <p>AS001030 (Borewater no.1 (BR1) and its vicinity, (within 500 days) 0 30-Dec-15 A 01-Dec-17 A</p> <p>AS001032 Planned Access Date for Borewater no.1 (BR1) and its vicinity 0 01-Dec-17 A 01-Dec-17 A</p> <p>AS001040 MBR Facilities Building, Membrane Filtration System No.1 (MFS1) and its vicinity, (within 500 days) 0 30-Dec-15 A 19-Nov-17 A</p> <p>AS001042 Planned Access Date for MBR Facilities Building, Membrane Filtration System No.1 (MFS1) and its vicinity 0 19-Nov-17 A 19-Nov-17 A</p> <p>AS001050 Ng Chow South Road Sewage Pumping Station - (within 138 days) 0 30-Dec-15 A 04-Jun-16 A</p> <p>AS001052 Planned Access Date for Ng Chow South Road Sewage Pumping Station 0 04-Jun-16 A 04-Jun-16 A</p> <p>AS001100 New Access Date for MFB - 10F 1 30-Mar-18 30-Mar-18 0</p> <p>AS001120 New Access Date for MFB - 21F 0 06-Dec-17 A 06-Dec-17 A</p> <p>AS001150 New Access Date for MFB - C1P Bin C 0 20-Sep-17 A 20-Sep-17 A</p> <p>AS001160 New Access Date for MFB - C1P Bin D 0 20-Sep-17 A 20-Sep-17 A</p> <p>AS001170 New Access Date for MFB - 11W Switchroom 0 03-Nov-17 A 03-Nov-17 A</p> <p>AS001175 New Access Date for MFB - LV Switchroom 1 at C/F 1 30-Mar-18 30-Mar-18 17</p> <p>AS001180 New Access Date for MFB - 11F (Air Blowers Area) 1 20-Feb-18 20-Feb-18 17</p> <p>AS001185 New Access Date for MFB - 21F (Other Areas) 1 30-Mar-18 30-Mar-18 22</p> <p>AS001200 New Access Date for MFB - 10F 1 30-Mar-18 30-Mar-18 237</p> <p>AS001220 New Access Date for MFB - 10F 1 30-Mar-18 30-Mar-18 237</p> <p>AS001240 New Access Date for MFB - Pumping & Roof 1 30-Mar-18 30-Mar-18 237</p> <p>AS001300 New Access Date for Pre-treatment Screen Chamber 1 03-Jun-18 03-Jun-18 4</p> <p>AS001320 New Access Date for Flowmeter Chamber 1 30-Mar-18 30-Mar-18 87</p> <p>AS001340 New Access Date for Borewater No. 1 - 2nd Lane 0 06-Dec-17 A 06-Dec-17 A</p> <p>AS001342 New Access Date for Borewater No. 1 - 1st Lane (East Half) 1 25-Jun-18 25-Jun-18 77</p> <p>AS001342g New Access Date for Borewater No. 1 - 1st Lane (West Half) 1 30-Mar-18 30-Mar-18 10</p> <p>AS001344 New Access Date for Borewater No. 1 - Post Aeration Zone 1 30-Mar-18 30-Mar-18 13</p> <p>AS001360 New Access Date for Membrane Tanks 1 30-Mar-18 30-Mar-18 17</p> <p>AS001380 Availability of C1P Cable Ducts 0 03-Nov-17 A 03-Nov-17 A</p> <p>AS001400 New Access Date for Other Cable Ducts 1 30-Mar-18 30-Mar-18 8</p> <p>AS001420 New Access Date for Chemical Room 1 30-Apr-18 30-Apr-18 72</p> <p>AS001440 New Access Date for LV Switchroom No.3 1 30-Apr-18 30-Apr-18 37</p>																																									
<p>Key Dates</p> <p>AS002010 Completion of NCS/OSP E&M Works including testing and commissioning 0 30-Dec-15 A 28-Jul-17 A</p>																																									

File Name: DE201401G3
Layout: DE1401 (Rev. G) - WBS
TASK filter: All Activities

Page 1 of 16

Remaining Work
Critical Activity
Milestone
Actual Progress

Contract No. DE/2014/01


Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works

Further Expansion Phase 1A - Advance Works and

Ng Chow South Road Sewage Pumping Station

Master Programme

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM



Activity ID	Activity Name	Remaining Work Duration	Start	Finish	Plan	Actual
AS100020	Completion of SW/STW - Further Expansion Phase 1A - Advance Works E&M Works including T&C, process commissioning	380	30-Dec-15 A	23-Apr-19	0	
AS200010	Contract Completion of the works - Section I	0	20-Dec-15 A	20-Sep-16 A		
AS300020	Completion date - Section I (272 days from starting date)	0		20-Sep-16 A		
AS200040	Planned Completion date - Section I	0		20-Sep-16 A		
AS300010	Contract Completion of the works - Section II	0	20-Dec-15 A	18-Mar-16 A		
AS300020	Completion date - Section II (90 days from starting date)	0		18-Mar-16 A		
AS300040	Planned Completion date - Section II	0		18-Mar-16 A		
AS300010	Contract Completion of the works - Section III	440	30-Dec-15 A	15-Mar-19	30	
AS400020	Completion date - Section III (1029 days from starting date)	0		23-Apr-19		
AS100030	Time Risk Allowance and Planned Completion	18	05-Apr-19	23-Apr-19	0	
AS100040	Planned Completion date - Section III	0		23-Apr-19		
AS300010	Contract Completion of the works - Section IV	0	30-Dec-15 A	26-Jul-17 A		
AS500020	Completion date - Section IV (278 days from starting date)	0		26-Jul-17 A		
AS500030	Time Risk Allowance and Planned Completion	0	22-Jun-17 A	26-Jul-17 A		
AS500040	Planned Completion Date	0		26-Jul-17 A		

Activity ID	Activity Name	Start	Finish	Actual Progress
AS101000	Contractor's Site Office Construction	22-Jul-16 A	23-Sep-16 A	
AS101010	Maintain Contractor's Site Office & Store	27-Oct-16 A	25-Mar-19	
AS101014	Removal of Site Office, Store & Reliant Facilities	25-Mar-19	15-Apr-19	
AS101020	Set up Temp. Electricity Supply, Water Supply	18-Aug-16 A	20-Sep-16 A	
AS101022	Provision of Temp. Electricity & Water Supply for execution for the Contract Applications to the Public Utilities for Provision of Services	27-Oct-16 A	15-Apr-19	
AS101040	Completion of CLP 11kV Switchroom No. 1 & No.2 (by Other Contractor)	20-Sep-17 A	20-Sep-17 A	
AS101042	HS Wires for CLP 11 kV Switchroom No.1 & No. 2	30-Sep-17 A	02-Nov-17 A	
AS101043	I/O Inspection of 11 kV Switchroom with CLP	03-Nov-17 A	12-Jun-18	
AS101045	Handover of 11 kV Switchroom to CLP	10-Jun-18	12-Jun-18	
AS101045a	Provision of Permanent Electricity Supply (by CLP)	10-Jun-18	12-Aug-18	
AS101045b	CLP Meters Installed	10-Jun-18	22-Aug-18	
AS101046	Provision of Telephony & Telephone Lines	10-Jun-18	17-Sep-18	
AS101050	Provide all necessary labour, tools, materials, equipment and supervision	10-Jun-18	15-Apr-19	
AS101050	Environmental Auditing and Filling the Environmental Permit	10-Jun-18	15-Apr-19	
AS101001	D&M Manuals and As-Built Drawings	10-Jun-18	16-Aug-18	
AS101002	Prepare & Submit the first draft O&M Manuals	17-Aug-18	13-Sep-18	
AS101002	Acceptance the first draft O&M Manuals	17-Aug-18	20-Feb-19	
AS101001	Prepare & Submit the final draft O&M Manuals & all Drawings	20-Feb-19	20-Feb-19	

Contract No. DE/2014/01
 Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works
 Further Expansion Phase 1A - Advance Works and
 Ng Chow South Road Sewage Pumping Station
 Master Programme

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Duration	Jan-15	Feb-15	Mar-15	Apr-15	May-15	Jun-15	Jul-15	Aug-15	Sep-15	Oct-15	Nov-15	Dec-15	Jan-16	Feb-16	Mar-16	Apr-16	May-16	Jun-16	Jul-16	Aug-16	Sep-16	Oct-16	Nov-16	Dec-16		
AS100140	Provide safety and environment training - toolbox talks	471	28-Apr-16A	15-Apr-16	8																										
AS100150	Provide safety and environment training/Participate in safety promotional campaigns as instructed by the Engineer	471	28-Apr-16A	15-Apr-16	8																										
AS100160	Arrange and hold Pre-work Activities of Site Safety Cycle	471	28-Apr-16A	15-Apr-16	8																										
AS100200	Provide safety Indentifi. Issued	471	28-Apr-16A	15-Apr-16	8																										
AS100230	Use of quality powered mechanical equipment	471	28-Apr-16A	15-Apr-16	8																										
AS100010	Confined Space Training for Component Persons to competent persons	471	28-Apr-16A	15-Apr-16	8																										
AS100020	Confined Space Training for Certified Workers to certified workers	471	28-Apr-16A	15-Apr-16	8																										
Environmental Scheme																															
AS100020	Complete Environmental Management Plan	0	30-Dec-15A	27-Feb-16A	4																										
AS100040	Update Environmental Management Plan	471	29-Feb-16A	19-Apr-16	4																										
AS100050	Provide Environmental Officer	471	29-Jun-16A	15-Apr-16	8																										
AS100810	Use of mechanical dump truck covers	471	29-Feb-16A	19-Apr-16	4																										
AS110010	Update the EMEA Manual	471	28-Feb-16A	15-Apr-16	8																										
AS110020	Implement all necessary environmental impact mitigation measures	471	28-Feb-16A	15-Apr-16	8																										
AS110030	Employ Environmental Team	0	30-Dec-15A	27-Apr-16A	8																										
AS110032	Provide Environmental Team Services	471	28-Apr-16A	15-Apr-16	8																										
1.12 - Process Commissioning																															
AS112000	Process Commissioning (Refer to Section II)	0	0	05-Apr-16	0																										
Procurement Procurement Programme																															
AS200000	Prepare & Submit Procurement Programme	0	30-Dec-15A	27-Feb-16A	8																										
Section I of Works																															
Activity Schedule No. 2																															
1 - Design Calculation of Plant and Materials																															
AS201100	Complete Design Calculation of Plant & Materials (Refer to P&M Submission Schedule for details)	0	30-Dec-15A	29-Sep-16A	8																										
2 - Civil Requirement Drawings for the Plant																															
AS202100	Complete Civil Requirement Drawings for Flowmeter Chamber, Pre-treatment Screen, HR Tanks & MFD (B&G)	0	30-Dec-15A	28-Mar-16A	8																										
AS202200	Complete Other Civil Requirement Drawings (Refer to Dwgs Submission Schedule for details)	0	30-Dec-15A	29-Sep-16A	8																										
3 - Detailed Design and Plant Layout Drawings																															
AS203100	Complete Detailed Design and Plant Layout Drawings (Refer to Dwgs Submission Schedule for details)	0	29-Mar-16A	29-Sep-16A	8																										
Section II of Works																															
Activity Schedule No. 3																															
1 - Design Calculation of Plant and Material																															
AS301100	Complete Design Calculation of Plant & Materials (Refer to P&M Submission Schedule for details)	0	30-Dec-15A	19-Mar-16A	8																										
2 - Civil Requirement Drawings for the Plant																															
AS302100	Complete Civil Requirement Drawings (Refer to Dwgs Submission Schedule for details)	0	30-Dec-15A	19-Mar-16A	8																										
3 - Detailed Design and Plant Layout Drawings																															
AS303100	Complete Detailed Design and Plant Layout Drawings (Refer to Dwgs Submission Schedule for details)	0	30-Dec-15A	19-Mar-16A	8																										
Section III of Works																															
Plant & Material Procurement																															
Tender and Award of Suppliers - Mechanical - MBRI																															
AS400100	Procurement of HR Feedpumps & Associated Equipment	0	28-May-16A	29-Sep-16A	8																										
AS400110	Procurement of MBR Pre-treatment Screen	0	29-Mar-16A	21-Jun-16A	8																										
AS400120	Procurement of Wash compressor, bagging system	0	28-May-16A	26-Aug-16A	8																										
AS400120a	Procurement of screwing skips	0	30-Sep-16A	19-Oct-17A	8																										
AS400130	Procurement of Associated structures, pipeworks and valves	0	30-Sep-16A	29-Sep-17A	8																										
AS400140	Procurement of Mix system, ERP, leak and drain pumping system	0	30-Sep-16A	09-Sep-17A	8																										
AS400150	Procurement of Auxiliary ventilation system	0	27-Jun-16A	29-Sep-16A	8																										

Contract No. DE/2014/01
**Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works
 Further Expansion Phase 1A - Advance Works and
 NG Chow South Road Sewage Pumping Station
 Master Programme**

File Name: DE2014/01G3
 Layout: DE1401 (Rev. G) - WBS
 TASK filter: All Activities
 Page 4 of 16

Date	Revision	Checked	Approved
08-Jan-16	Rev 0	KH Lau	KM
22-Jun-17	Rev D	KH Lau	KM
12-Jul-17	Rev E	KH Lau	KM
17-Oct-17	Rev F	KH Lau	KM
27-Mar-18	Rev G	KH Lau	KM


Activity ID	Activity Name	Remaining Start	Finish	Start	End	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec				
AS00080	Subcontracting Procedure and Acceptance	60	30-Dec-16A	28-Feb-18	10																														
AS00810	Submit Details of the Tender, Invitations & Procedures for Subcontractor Selection	0	31-Aug-16A	31-Aug-16A																															
AS00820	Comment on Details of the Tender, Invitations & Procedures for Subcontractor Selection	0	31-Aug-16A	31-Aug-16A																															
AS00830	Resubmit Details of the Tender, Invitations & Procedures for Subcontractor Selection	0	31-Aug-16A	31-Aug-16A																															
AS00840	Acceptance of Details of Tender, Invitations & Procedures for Subcontractor Selection for the SC by PM	83	20-Sep-16A	23-Mar-18	7																														
Tender and Award of Subcontractors																																			
AS00850	Procurement for Subcontracting - Mechanical Installation (MRI)	25	14-Mar-17A	24-Jun-18	04																														
AS00860	Procurement for Subcontracting - Mechanical Installation (MFS)	83	01-Aug-17A	23-Mar-18	306																														
AS00870	Procurement for Subcontracting - Mechanical Installation (Pumps & Storage)	83	14-Mar-17A	23-Mar-18	04																														
AS00880	Procurement for Subcontracting - Mechanical Installation (Flowmeter Chamber)	0	14-Mar-17A	30-Nov-17A																															
AS00890	Procurement for Subcontracting - Mechanical Installation (DO System - Supply & Install)	0	28-Feb-17A	25-Jul-17A																															
AS00900	Procurement for Subcontracting - Mechanical Installation (NCS/SPS)	0	25-May-16A	12-Sep-16A																															
AS00910	Procurement for Subcontracting - Mechanical Installation (MBR Pre-treatment Screen Chamber)	0	21-Mar-17A	30-Nov-17A																															
AS00920	Procurement for Subcontracting - FRP Cover (Supply & Install)	0	28-Feb-17A	08-May-17A																															
AS00930	Procurement for Subcontracting - FRP Platform & Rook (Supply & Install)	91	02-Nov-17A	31-Mar-18	11																														
AS00940	Procurement for Subcontracting - Lifting Appliances (Supply & Install)	0	25-Oct-16A	19-Jun-17A																															
AS00950	Procurement for Subcontracting - Electrical (HV) Installation	0	20-Oct-16A	01-Sep-17A																															
AS00960	Procurement for Subcontracting - Electrical (LV) Installation	41	10-Nov-16A	08-Feb-18	117																														
AS00970	Procurement for Subcontracting - PQEMA System (Supply & Install)	0	08-May-17A	18-Jul-17A																															
AS00980	Procurement for Subcontracting - SCADA / PLC System (Supply & Install)	0	30-Sep-16A	18-Jul-17A																															
AS00990	Procurement for Subcontracting - Building Services (Supply & Install)	11	10-Feb-17A	10-Jun-18	30																														
AS01000	Procurement for Subcontracting - SSI & Air Duct (Supply & Install)	23	10-Feb-17A	01-Feb-18	123																														
AS01010	Procurement for Subcontracting - Fire Services (Supply & Install)	60	10-Feb-17A	28-Feb-18	30																														
AS01020	Procurement for Subcontracting - FS Water Tanks (Supply & Install)	60	10-Feb-17A	28-Feb-18	30																														
Activity Schedule No. 4																																			
4.1 Works for MBR Pre-treatment Screen Chamber																																			
AS01010	Purchase Order for RR Feedpumps & Associated Equipment	0	05-Sep-16A	29-Sep-16A																															
AS01012	Manufacturing, FAT & Delivery to Site - BR Feedpumps & Associated Equipment	0	14-Oct-16A	18-Feb-17A																															
AS01020	Purchase Order for MBR Pre-treatment Screen	0	01-Jun-16A	21-Jun-16A																															
AS01030	Manufacturing, FAT & Delivery to Site - MBR Pre-treatment Screen	53	06-Jul-16A	21-Feb-18	10																														
AS01050	Purchase Order for Wash Compainers, Inglethorpe system	0	23-May-16A	21-Jun-16A																															
AS01050a	Purchase Order for Screening Slips & FRP Rook	0	16-Oct-17A	19-Oct-17A																															
AS01052	Manufacturing, FAT & Delivery to Site - Wash Compainers, bagging system	53	31-Aug-16A	21-Feb-18	91																														
AS01052a	Manufacturing, FAT & Delivery to Site - Screening Slips & FRP Rook	132	20-Oct-17A	31-May-18	55	17A																													
AS01070	Purchase Order for Aeration system and drain pumping system	0	14-Aug-17A	05-Sep-17A																															
AS01072	Manufacturing, FAT & Delivery to Site - Mix system and drain pumping system	132	05-Sep-17A	31-May-18	22																														
AS01090	Purchase Order for Associated pipeworks and valves	0	18-Sep-17A	20-Sep-17A																															
AS01092	Manufacturing, FAT & Delivery to Site - Associated pipeworks and valves	47	21-Sep-17A	15-Feb-18	7																														
AS0110	Purchase Order for Auxiliary rebarwork system	0	13-Sep-16A	25-Sep-16A																															
AS0112	Manufacturing, FAT & Delivery to Site - Auxiliary aeration system	60	05-May-17A	28-Feb-18	11																														
AS0130	Purchase Order for other associated equipment for MBR Pre-treatment Screen Facilities	14	09-Jan-18	22-Jan-18	91																														
AS0132	Manufacturing & Delivery to Site / FAT - Other associated equipment for MBR Pre-treatment Screen Facilities	110	23-Jan-18	12-May-18	91																														

Date	Revision	Checked	Approved
08-Jan-16	Rev 0	KH Lau	KM
22-Jun-17	Rev D	KH Lau	KM
12-Jul-17	Rev E	KH Lau	KM
17-Oct-17	Rev F	KH Lau	KM
27-Mar-18	Rev G	KH Lau	KM

Contract No. DE/2014/01
Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works
Further Expansion Phase 1A - Advance Works and
Ng Chow South Road Sewage Pumping Station
Master Programme

File Name: DE2014/01_C3
Layout: DE1401 (Rev. G) - WBS
TASK filler: All Activities
Page 6 of 16

Activity ID	Activity Name	Remaining Start Duration	Finish	2018																
				Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec					
AS03012	Manufacturing, FAT & Delivery to Site - Membrane Modules	151	30-May-18																	
AS03020	Purchase Order for Permeate Pumps	0	28-Sep-16A																	
AS03032	Manufacturing, FAT & Delivery to Site - Permeate Pumps	88	07-Oct-16A																	
AS03050	Purchase Order for Return Activated Sludge Pumps	0	13-Sep-16A																	
AS03052	Manufacturing, FAT & Delivery to Site - Return Activated Sludge Pumps	0	07-Oct-16A																	
AS03070	Purchase Order for Backwash Pumps (Item Deleted)	0	31-Aug-16A																	
AS03072	Manufacturing, FAT & Delivery to Site - Backwash Pumps (Item Deleted)	0	31-Aug-16A																	
AS03090	Purchase Order for Air Scouring Blowers	0	15-Aug-16A																	
AS03092	Manufacturing, FAT & Delivery to Site - Air Scouring Blowers	30	11-Apr-16A																	
AS03110	Purchase Order for Air Compressor	0	18-Dec-17A																	
AS03112	Manufacturing, FAT & Delivery to Site - Air Compressor	120	22-Dec-17A																	
AS03130	Purchase Order for Chemical Dosing System (I) NaOCl dosing pumps	0	05-Jun-17A																	
AS03142	Manufacturing, FAT & Delivery to Site - Chemical Dosing System (I) NaOCl dosing pumps	121	30-Jun-17A																	
AS03150	Purchase Order for Chemical Dosing System (II) Citric Acid dosing pumps	0	05-Jun-17A																	
AS03162	Manufacturing, FAT & Delivery to Site - Chemical Dosing System (II) Citric Acid dosing pumps	121	30-Jun-17A																	
AS03170	Purchase Order for Chemical Dosing System (III) Chemical storage tank	0	06-Feb-17A																	
AS03172	Manufacturing, FAT & Delivery to Site - Chemical Dosing System (III) Chemical storage tank	121	01-Mar-17A																	
AS03180	Purchase Order for Permeate Drain Pumps, Drain Pumps for MFSI and Cleaning	0	28-Aug-17A																	
AS03182	Manufacturing, FAT & Delivery to Site - Permeate Drain Pumps, Drain Pumps for MFSI and Cleaning	123	06-Sep-17A																	
AS03210	Purchase Order for Wash water pumping system	0	28-Aug-17A																	
AS03242	Manufacturing, FAT & Delivery to Site - Wash water pumping system	121	06-Sep-17A																	
AS03250	Purchase Order for Associated ductworks, pipeworks and valves	11	23-Jan-18																	
AS03262	Manufacturing, FAT & Delivery to Site - Associated ductworks, pipeworks and valves	90	03-Feb-18																	
AS03265	Purchase Order for Other associated equipment for MFSI	11	23-Jan-18																	
AS03262	Manufacturing, FAT & Delivery to Site - Other associated equipment for MFSI	60	03-Feb-18																	
AS03265	Purchase Order for MFSI (incl. Provision for Health & Safety Requirements)	0	07-Dec-17A																	
AS03265	Manufacturing, FAT & Delivery to Site - MFSI	7	31-Mar-18																	
AS03265	Mobilisation of Works - MBR Facilities Building BP	7	03-Apr-18																	
AS03265	Install Membrane Modules, MFS Tank	0	26-Jul-18																	
AS03265	Install Permeate Pumps, No. 1 - No. 6, MBR Bltg	45	07-Apr-18																	
AS03265	Install Return Activated Sludge Pumps, No. 1 - No. 5, MBR Bltg	30	25-Jun-18																	
AS03265	Install Backwash Pumps - MBR Bltg (Not required)	0	30-Dec-17A																	
AS03265	Install Air Scouring Blowers, MBR Bltg	45	28-Apr-18																	
AS03265	Install Air Compressor, MBR Bltg	30	12-Jun-18																	
AS03265	Mobilisation of Works - Chemical Rooms	14	01-May-18																	
AS03265	Install NaOCl Dosing Pumps & Storage Tank	30	15-May-18																	
AS03265	Install Citric Acid Dosing Pumps & Storage Tank	30	14-Jun-18																	
AS03265	Install Acetic Acid Dosing Pumps & Storage Tank	30	14-Jun-18																	
AS03265	Install Permeate Drain Pumps, Drain Pumps for MFSI and Cleaning Drain Pumps, MFSI Drain Chamber	30	22-May-18																	
AS03265	Install Wash water pumping system, MBR Bltg	21	21-Jun-18																	
AS03265	Install Associated ductworks, pipeworks and valves	120	28-Apr-18																	



Contract No. DE/2014/03
Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works
Further Expansion Phase 1A - Advance Works and
Ng Chow South Road Sewage Pumping Station
Master Programme

File Name: DE2014/03
 Layout: DE1401 (Rev. G) - WBS
 TASK filter: All Activities

Page 6 of 16

Remaining Work
 Critical Activity
 Milestone
 Actual Progress

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM


Activity ID	Activity Name	Remaining Staff	Start	Finish	Total Staff	2018	2019	2020	2021																	
			Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
AS400030	WSD Inspection (FS)	30	31-Jan-18	01-Mar-18	28										31-Jan-18											
AS400010	Manufacturing, FAT & Delivery for Indoor Lighting	14	17-Mar-18	30-Mar-18	72																					
AS400012	Purchase Order for Air-conditioning & Ventilation System	90	31-Mar-18	28-Jun-18	72																					
AS400020	Purchase Order for Air-conditioning & Ventilation System	14	17-Mar-18	30-Mar-18	34																					
AS400032	Manufacturing, FAT & Delivery to Site - Air-conditioning & Ventilation System	120	31-Mar-18	28-Jun-18	34																					
AS400050	Purchase Order for Outdoor Lighting Installation for relevant area	14	17-Mar-18	30-Mar-18	147																					
AS400052	Manufacturing, FAT & Delivery to Site - Outdoor Lighting Installation for relevant area	90	31-Mar-18	28-Jun-18	147																					
AS400070	Purchase Order for Other B.S. Installation for relevant area	14	17-Mar-18	30-Mar-18	21																					
AS400072	Manufacturing, FAT & Delivery to Site - Other B.S. Installation for relevant area	90	31-Mar-18	28-Jun-18	21																					
AS400090	Purchase Order for E.S. Flanges & Equipment	14	01-Mar-18	14-Mar-18	30																					
AS400092	Manufacturing, FAT & Delivery to Site - E.S. Flanges & Equipment	90	15-Mar-18	12-Jun-18	36																					
AS400020	Install, FAT & Delivery to Site (incl. Provision for Health & Safety Requirements)	80	29-Jun-18	27-Aug-18	72																					
AS400022	Install Indoor Lighting - Trunking / Conduits, MBR Building	60	28-Aug-18	25-Oct-18	72																					
AS400024	Install Indoor Lighting - Trunking / Conduits, Chemical Rooms	7	28-Aug-18	02-Sep-18	104																					
AS400026	Install Indoor Lighting Flanges, Chemical Rooms	7	04-Sep-18	10-Sep-18	125																					
AS400040	Network for Ventilation System, MBR Building	90	02-May-18	30-Jun-18	34																					
AS400041	Install Ventilation Fans & Control, MBR Building	21	31-Jul-18	20-Aug-18	57																					
AS400042	Complete Ventilation System	0	28-Aug-18	20-Aug-18	57																					
AS400043	Install Split Type Air-conditioning, MBR Building	35	28-Aug-18	01-Oct-18	07																					
AS400044	MVAC Ready	0	02-Oct-18		07																					
AS400045	Provision of Temp. AC for I.V. Switchoom	21	31-Jul-18	20-Aug-18	34																					
AS400046	Temporary MVAC Ready	0	21-Aug-18		34																					
AS400050	Install Outdoor Lighting for Pre-treatment Screen & Flowmeter Chamber	30	29-Jun-18	26-Jul-18	162																					
AS400051	Install Outdoor Lighting for IRI & its Ventry Area	45	29-Jun-18	12-Aug-18	147																					
AS400052	Install Outdoor Lighting for MBR Building & its Ventry Area	45	29-Jun-18	12-Aug-18	147																					
AS400053	Install Outdoor Lighting for MFS1 & its Ventry area	30	29-Jun-18	28-Jul-18	152																					
AS400054	Install Outdoor Lighting for Chemical Rooms	14	11-Sep-18	24-Sep-18	125																					
AS400080	Install Other B.S. (Switches for Power Supply to Equipment), Pre-treatment Screen & Flowmeter Chamber	30	29-Jun-18	28-Jul-18	21																					
AS400081	Install Other B.S. (Switches for Power Supply to Equipment), IRI & its Ventry Area	30	29-Jun-18	27-Aug-18	21																					
AS400082	Install Other B.S. (Switches for Power Supply to Equipment), MBR Facilities Building	45	28-Aug-18	11-Oct-18	21																					
AS400083	Install Other B.S. (Switches for Power Supply to Equipment), MFS1 & its Ventry area	45	12-Oct-18	25-Nov-18	21																					
AS400084	Install Other B.S. (Switches for Power Supply to Equipment), Chemical Rooms	21	26-Nov-18	15-Dec-18	21																					
AS400085	Tracing and Commission of B.S. Installation	21	17-Dec-18	06-Jan-19	21																					
AS400101	Install, FAT & Delivery to Site (incl. Provision for Health & Safety Requirements)	30	13-Jun-18	12-Jul-18	36																					
AS400102	Install AFA Flanges & Accessories, Wiring - MBR Facilities Building	60	13-Jun-18	10-Sep-18	36																					
AS400103	Install Trunking & Conduits for AFA System - Chemical Rooms/D.C. Store	7	14-Jul-18	20-Jul-18	81																					
AS400104	Install AFA Flanges & Accessories, Wiring - Chemical Rooms/D.C. Store	7	21-Jul-18	27-Jul-18	81																					
AS400108	Install E.S. Main Control System	7	11-Sep-18	17-Sep-18	80																					
AS400180	Pipework for Sprinkler, IPI/DTR - MBR Facilities Building	14	20-Jul-18	11-Aug-18	158																					
AS400182	Install Sprinkler Head, Hose Reel & Fire Hydrant - MBR Facilities Building	35	12-Aug-18	15-Sep-18	158																					

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM

Contract No. DE/2014/01
Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works
Further Expansion Phase 1A - Advance Works and
Ng Chow South Road Sewage Pumping Station
Master Programme

File Name: DE201401G3
 Layout: DE1401 (Rev. G) - WBS
 TASK filter: All Activities

Page 10 of 16



■ Remaining Work
■ Critical Activity
■ Milestone
■ Actual Progress

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Points	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
AS-07084	Install MCB Distribution Board, DB-P8 (Chemical Room 2)	14	05-Jul-18	19-Jul-18	1																									
AS-07085	Functional Test - L.V. Switchboard No. 1	30	20-Jul-18	18-Aug-18	1																									
AS-07086	L.V. Switchboard No. 1 Ready for Energisation	0	10-Aug-18		1																									
AS-07087	Functional Test - L.V. Switchboard No. 2	30	30-Jun-18	20-Jul-18	21																									
AS-07088	L.V. Switchboard No. 2 Ready for Energisation	0	19-Aug-18		1																									
AS-07090	Install, T&C of P&EIMS	00	26-Aug-18	24-Oct-18	20																									
AS-07090	Wiring System for MFSI Completed	0	19-Aug-18		20																									
AS-07090	Substation WRI to EMSD for Electrical System, MFSI	7	19-Aug-18	25-Aug-18	20																									
AS-07090	Power On for MFSI System	0	26-Aug-18		20																									
AS-07090	Install, T&C for BRT's Vicinity Area (incl. Provision for Health & Safety Requirements)	14	01-May-18	14-May-18	37																									
AS-07093	Mobilisation of Works - BRT's Vicinity Area	0	15-May-18	15-May-18	37																									
AS-07093	Construction of Canopy for housing the L.V. Switchboard No.3	0	15-May-18	15-May-18	37																									
AS-07093	Functional Test - L.V. Switchboard No. 3	30	14-Jun-18	13-Jul-18	37																									
AS-07093	L.V. Switchboard No. 3 Ready for Energisation	0	14-Jul-18		37																									
AS-07093	Install MCB Distribution Board, DB-P8 (Power supply from Switchboard No.3)	7	14-Jul-18	20-Jul-18	170																									
AS-07093	Complete Earthing & Lightning System for BRT	0	19-Aug-18		1																									
AS-07093	Substation WRI to EMSD for Electrical System, BRT	5	19-Aug-18	25-Aug-18	1																									
AS-07093	Power On for BRT System	0	24-Aug-18		1																									
4.8 Lifting Appliances																														
Manufacturing, FAT and Delivery																														
AS-08010	Manufacturing, FAT and Delivery of 1 no. 1,500 kg Lifting Appliance - (0) For Pre-treatment Screen Chamber	0	08-Feb-17A	14-Feb-17A																										
AS-08012	Manufacturing, FAT & Delivery to Site - 1 no. 1,500 kg Lifting Appliance - (0) For Pre-treatment Screen Chamber	0	15-Feb-17A	09-Dec-17A																										
AS-08020	Purchase Order for 1 no. 500 kg Lifting Appliance - (0) For BRT	0	08-Feb-17A	14-Feb-17A																										
AS-08022	Manufacturing, FAT & Delivery to Site - 1 no. 500 kg Lifting Appliance - (0) For BRT	30	15-Feb-17A	07-Feb-18	60																									
AS-08020	Purchase Order for 1 no. 3,000 kg & 1 no. 4,000 kg Lifting Appliance - (0) In C/F of Membrane Facilities Building	0	08-Feb-17A	14-Feb-17A																										
AS-08052	Manufacturing, FAT & Delivery to Site - 1 no. 3,000 kg & 1 no. 4,000 kg Lifting Appliance - (0) In C/F of Membrane Facilities Building	0	15-Feb-17A	08-Dec-17A																										
AS-08070	Appliance Order for 2 nos. 8,500 kg Lifting Appliance - (0) In J/F of Membrane Facilities Building	0	08-Feb-17A	14-Feb-17A																										
AS-08072	Manufacturing, FAT & Delivery to Site - 2 nos. 8,500 kg Lifting Appliance - (0) In J/F of Membrane Facilities Building	30	15-Feb-17A	07-Feb-18	30																									
AS-08090	Purchase Order for 2 nos. 5,000 kg Lifting Appliance - (0) For MFSI	0	08-Feb-17A	14-Feb-17A																										
AS-08092	Manufacturing, FAT & Delivery to Site - 2 nos. 5,000 kg Lifting Appliance - (0) For MFSI	91	15-Feb-17A	31-Mar-18	55																									
Install, T&C for Pre-treatment Screen Chamber (incl. Provision for Health & Safety Requirements)																														
AS-08020	Mobilisation of Works - MBR Pre-treatment Screen Chamber	14	09-Jun-18	17-Jun-18	37																									
AS-08022	Install Monorail-surge support column, 1,500kg S.W.L. Electric Chain Hoist	45	08-Feb-18*	24-Mar-18	16																									
AS-08024	SIT of Lifting Appliance	14	25-Mar-18	07-Apr-18	16																									
Install, T&C for Biosolids No.1 (BRT) (incl. Provision for Health & Safety Requirements)																														
AS-08030	Install Monorail Hoops S.W.L. Normal Hoist over Trays	14	03-Apr-18	16-Apr-18	12																									
AS-08032	SIT of Lifting Appliance	14	17-Apr-18	30-Apr-18	12																									
Install, T&C for MBR Facilities Building (incl. Provision for Health & Safety Requirements)																														
AS-08060	Install Electric Travelling Crane for 1 No. 3,000 kg S.W.L. & 1 No. 4,000 S.W.L. - C/F	65	07-Dec-17A	05-Mar-18	7																									
AS-08062	SIT of Lifting Appliance, C/F	25	05-Mar-18	30-Mar-18	7																									
AS-08080	Install 2 Nos. Electric Travelling Crane for 8,500 kg S.W.L. - J/F	35	24-Feb-18	30-Mar-18	14																									
AS-08082	SIT of Lifting Appliance, J/F	28	31-Mar-18	27-Apr-18	14																									
Install, T&C for MFSI (incl. Provision for Health & Safety Requirements)																														
AS-08101	Install 2 Nos. Electric Travelling Crane for 5,000 kg S.W.L. - MFSI Tanks	30	01-Apr-18	30-Apr-18	58																									

Contract No. DE/2014/01

Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works

Further Expansion Phase 1A - Advance Works and

Ng Chow South Road Sewage Pumping Station

Master Programme

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM

File Name: DE201401G3
Layout: DE401 (Rev. G) - WBS
TASK: filter All Activities

Page 12 of 16

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Prol	2018	2019	2020	2021																				
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
AS410010	Purchase Order for Decolourers system with dehumidifier	0	10-Jul-17A	26-Jul-17A																									
AS410012	Manufacturing, FAT & Delivery to Site - Decolourers system with dehumidifier	138	27-Jul-17A	15-May-18	60																								
AS410030	Purchase Order for S.S. Ducting & Accessories	0	24-Jul-17A	20-Apr-17A																									
AS410032	Manufacturing & Delivery to Site - S.S. Ducting & Accessories	138	27-Jul-17A	15-May-18	60																								
Install, T&C for MBR Facilities Building (incl. Provision for Health & Safety Requirements)																													
AS410240	Install S.S. Ducting, Accessories & Decolouring Control System	45	16-May-18	29-Jun-18	6																								
4.11 Maintenance Platforms & Covers																													
AS411010	Purchase Order for maintenance platforms, subways, hand railings and covers	7	01-Apr-18*	07-Apr-18	4																								
AS411012	Manufacturing & Delivery to Site - maintenance platforms, subways, hand railings and covers	69	08-Apr-18	05-Jun-18	4																								
AS411030	Purchase Order for Maintenance Platform in Basement of MBR Facilities Building	7	01-Apr-18	07-Apr-18	10																								
AS411032	Manufacturing & Delivery to Site - Maintenance Platform in Basement of MBR Facilities Building	45	08-Apr-18	22-May-18	10																								
AS411050	Purchase Order for FRP covers for Membrane Facilities Tanks	0	02-May-17A	08-May-17A																									
AS411052	Manufacturing & Delivery to Site - FRP covers for Membrane Facilities Tanks	91	09-May-17A	31-Mar-18	20																								
AS411070	Purchase Order for Steel Cover for Air Blower Opening on 1/F of MBR Bldg. (Not required)	0	30-Dec-17A	30-Dec-17A																									
AS411072	Manufacturing & Delivery to Site - Steel Cover for Air Blower Opening on 1/F of MBR Bldg. (Not required)	0	30-Dec-17A	30-Dec-17A																									
Install, T&C for Maintenance Platforms & Covers (incl. Provision for Health & Safety Requirements)																													
AS411020	Install maintenance platforms, subways, hand railings and covers	75	07-Jan-18	20-Aug-18	4																								
AS411040	Install Hand Rail & Maintenance Platform in Basement of MBR Facilities Building	45	23-May-18	06-Jul-18	10																								
AS411060	Install FRP covers for Membrane Facilities Tanks	60	10-Apr-18	08-Jun-18	17																								
AS411080	Install Steel Cover for Air Blower Opening on 1/F of MBR Bldg. (Not required)	0	30-Dec-17A	30-Dec-17A																									
4.12 SCADA																													
Manufacturing, FAT and Delivery																													
AS412010	Purchase Order for Proposed SCADA	0	03-Jul-17A	19-Jul-17A																									
AS412012	Manufacturing & Delivery to Site - Proposed SCADA	60	19-Jul-17A	30-Mar-18	48																								
AS412030	Purchase Order for PLC System	0	10-Jul-17A	15-Jul-17A																									
AS412032	Manufacturing & Delivery to Site - PLC System	90	19-Jul-17A	30-Mar-18	48																								
AS412050	Purchase Order for Instrumentation in Flowmeter and MBR Pre-treatment Screen Chambers	91	31-Dec-17	31-Mar-18	23																								
AS412052	Manufacturing & Delivery to Site - Instrumentation in Flowmeter and MBR Pre-treatment Screen Chambers	90	01-Apr-18	28-Jun-18	23																								
AS412070	Purchase Order for Instrumentation in BR1	91	31-Dec-17	31-Mar-18	37																								
AS412072	Manufacturing of Instrumentation in BR1	60	01-Apr-18	28-Jun-18	37																								
AS412090	Purchase Order for Instrumentation in MFS1 & MFB	91	31-Dec-17	31-Mar-18	51																								
AS412092	Manufacturing & Delivery to Site - Instrumentation in MFS1 & MFB	90	01-Apr-18	28-Jun-18	51																								
AS412110	Purchase Order for UPS for PLC Systems A	0	03-Jul-17A	18-Jul-17A																									
AS412112	Manufacturing & Delivery to Site - UPS for PLC Systems A	90	19-Jul-17A	30-Mar-18	177																								
AS412130	Purchase Order for UPS for PLC Systems B	0	03-Jul-17A	18-Jul-17A																									
AS412132	Manufacturing & Delivery to Site - UPS for PLC Systems B	90	19-Jul-17A	30-Mar-18	177																								
Install, T&C for SCADA (incl. Provision for Health & Safety Requirements)																													
AS412001	Mobilisation of Works - Areas for laying works of optical fibres	7	03-Apr-18	08-Apr-18	8																								
AS412020	Laying Fibre Optical Fibrement Ring	30	03-Apr-18	08-May-18	8																								
AS412021	Set Up and Demonstrate all the Functionality of the Proposed SCADA/PLC System A	45	03-May-18	23-Jun-18	8																								
AS412022	Modify Existing Master Station at Control Room	45	24-Jun-18	07-Aug-18	12																								
AS412023	Install SCADA Master Station	35	08-Aug-18	11-Sep-18	12																								
AS412024	Wiring for Control & Monitoring Circuits, Termination - SCADA	30	12-Sep-18	11-Oct-18	12																								

Contract No. DE/2014/01

Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works

Further Expansion Phase 1A - Advance Works and

Ng Chow South Road Sewage Pumping Station

Master Programme

File Name: DE2014/01/G3
Layout: DE/401 (Rev. G) - WBS
TASK filter: All Activities

Page 14 of 16

Remaining Work
Critical Activity
Milestone
Actual Progress

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM

Activity ID	Activity Name	Remaining Duration	Start	Finish	Unit	2018	2019	2020																											
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec						
ASH12025	Testing - SCADA	30	18-Oct-18	15-Nov-18	6																														
ASH12040	Install Training & Try - PLC System	21	24-Jan-18	14-Jul-18	8																														
ASH12042	Install Controller & Associated Components - PLC System	14	15-Jul-18	28-Jul-18	57																														
ASH12044	Wiring for Control & Monitoring Circuits, Termination - PLC System	21	28-Aug-18	17-Sep-18	6																														
ASH12046	Testing - PLC System	30	18-Sep-18	17-Oct-18	6																														
ASH12050	Install instrumentation in Flowmeter, MBR Pre-treatment Screen Chamber	14	17-Jul-18	30-Jul-18	0																														
ASH12080	Install instrumentation in BRT	14	31-Jul-18	13-Aug-18	0																														
ASH12100	Install instrumentation in WWS	14	14-Aug-18	27-Aug-18	6																														
ASH12120	Install UPS for PLC system A	30	28-Aug-18	20-Sep-18	27																														
ASH12140	Install UPS for PLC system B	30	28-Aug-18	20-Sep-18	27																														
4.13	Supply & Delivery of Miscellaneous Equipment	60	22-Jan-19*	22-Mar-19	14																														
ASH13010	Supply and Delivery of telephone set, led, fire and accessories	60	22-Jan-19*	22-Mar-19	14																														
ASH13020	Supply and Delivery of aluminium scaffolding	60	22-Jan-19	22-Mar-19	14																														
ASH13030	Supply and Delivery of Maintenance trolley for Air Circuit Breaker	60	22-Jan-19	22-Mar-19	14																														
ASH13040	Supply and Delivery of Portable Gas detector	60	22-Jan-19	22-Mar-19	14																														
ASH13050	Supply and Delivery of Portable ventilation fan	60	22-Jan-19	22-Mar-19	14																														
ASH13050	Supply and Delivery of Portable ventilation fan	60	22-Jan-19	22-Mar-19	14																														
ASH13070	Supply and Delivery of Fieldall track and battery charger	60	22-Jan-19	22-Mar-19	14																														
ASH13070	Supply and Delivery of Access and working platforms	60	22-Jan-19	22-Mar-19	14																														
ASH13080	Supply and Delivery of Portable drainage pump	60	22-Jan-19	22-Mar-19	14																														
ASH13090	Supply and Delivery of Sump Pump	60	02-Jul-18*	30-Aug-18	197																														
ASH13100	Insulation of Sump Pump	21	31-Aug-18	20-Sep-18	107																														
4.14	Supply & Delivery of Spares & Tools	30	21-Feb-19	22-Mar-19	32																														
ASH14010	Delivery of (a) Automatic sampler spare parts & (b) Sight glasses for MFS	30	21-Feb-19	22-Mar-19	32																														
ASH14020	Delivery of Spares & Tools for LV Switchboard, Control Panels and SCADA System	30	21-Feb-19	22-Mar-19	32																														
ASH14030	Delivery of Spares & Tools for HV SW cabinet (including capacitor or correction units)	30	21-Feb-19	22-Mar-19	32																														
ASH14040	Delivery of Spares & Tools for SCADA System, PLC system and instrumentation	30	21-Feb-19	22-Mar-19	32																														
ASH14050	Delivery of Spares & Tools for Air Blower	30	21-Feb-19	22-Mar-19	32																														
ASH14060	Delivery of Spares & Tools for Aeration Diffuser	30	21-Feb-19	22-Mar-19	32																														
ASH14070	Delivery of Spares & Tools for Centrifugal Pump	30	21-Feb-19	22-Mar-19	32																														
ASH14080	Delivery of Spares & Tools for P. contacts, Actuator and Valve	30	21-Feb-19	22-Mar-19	32																														
ASH14090	Delivery of Spares & Tools for Lifting Appliances	30	21-Feb-19	22-Mar-19	32																														
ASH14100	Delivery of Spares & Tools for Special Tool and measuring equipment	30	21-Feb-19	22-Mar-19	32																														
ASH14110	Delivery of Spares & Tools for Dredstation Lual	30	21-Feb-19	22-Mar-19	32																														
ASH14120	Delivery of Spares & Tools for Wash Compactor	30	21-Feb-19	22-Mar-19	32																														
ASH14130	Delivery of Spares & Tools for MBR Pre-treatment Screens	30	21-Feb-19	22-Mar-19	32																														
ASH14140	Delivery of Spares & Tools for Submersible motor	30	21-Feb-19	22-Mar-19	32																														
ASH14150	Delivery of Spares & Tools for MLR pump	30	21-Feb-19	22-Mar-19	32																														
ASH14160	Delivery of Spares & Tools for BRT Feedpump	30	21-Feb-19	22-Mar-19	32																														
ASH14170	Lubricants for 1 year use of all equipment	30	21-Feb-19	22-Mar-19	32																														
Process Commissioning	Comments on Process Commissioning Plan	30	26-May-18	24-Aug-18	21																														
ASH12010	Prepare / ICE Certified / Submit a Process Commissioning Plan	30	26-May-18	24-Aug-18	21																														
ASH12012	Comments on Process Commissioning Plan	28	24-Aug-18	20-Sep-18	21																														

Contract No. DE/2014/01
Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works
Further Expansion Phase 1A - Advance Works and
Ng Chow South Road Sewage Pumping Station
Master Programme

File Name: DE201401G3
Layout: DE1401 (Rev. 0) - WBS
TASK filter: All Activities

Legend:
■ Remaining Work
■ Critical Activity
■ Milestone
■ Actual Progress

Page 15 of 16

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM

Activity ID	Activity Name	Remaining Duration	Start	Finish	Penal	2015	2016	2017																					
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
AS112014	ICE Certified / Re-saline Process Commissioning Plan	28	21-Sep-18	18-Oct-18	21																								
AS112016	Acceptance of Process Commissioning Plan	14	19-Oct-18	01-Nov-18	21																								
Commissioning Process Period																													
AS112020	Commenting of Process Commissioning	0	23-Nov-18		0																								
AS112022	Preparation for the Process Commissioning	30	23-Nov-18	22-Dec-18	0																								
AS112024	Process Commissioning	90	23-Dec-18	22-Mar-19	0																								
AS112030	Sample analysis of the testing considered for process commissioning by an independent lab. (BIOANAL)	70	26-Jan-19	05-Apr-19	0																								
AS112040	Completion of Process Commissioning	0		05-Apr-19	0																								
Section IV of Works																													
Value with Electric Actuators																													
Manufacturing, FAT and Delivery																													
AS501100	Procurement of Valves with electric actuators	0	13-Feb-16A	28-Apr-16A																									
AS501120	Manufacturing & Delivery / FAT of Valve with electric actuators	0	28-Mar-16A	08-Sep-16A																									
AS501130	Mobilisation and Enabling Works for NCS/SRS	0	31-Aug-16A	08-Sep-16A																									
AS501120	Install Valves with Electric Actuators	0	10-Sep-16A	22-Sep-16A																									
Modification of Control System																													
Manufacturing, FAT and Delivery																													
AS503100	Procurement of Control System	0	19-Mar-16A	01-Jun-16A																									
AS503120	Manufacturing, FAT & Delivery of Control System	0	02-Jun-16A	22-Sep-16A																									
Install, T&C for Control System (incl. Provision for Health & Safety Requirements)																													
AS504100	Mobilisation of Existing Pump Control System	0	17-Mar-17A	11-May-17A																									
Associated Pipework and Drawings																													
Manufacturing, FAT and Delivery																													
AS505100	Procurement of Associated Pipework and Flanges	0	28-Feb-16A	01-Jun-16A																									
AS505120	Manufacturing, FAT & Delivery of Associated Pipework and Flanges	0	29-Mar-16A	08-Sep-16A																									
Install, T&C for Associated Pipework & Flanges (incl. Provision for Health & Safety Requirements)																													
AS506100	Install Associated Pipework and Flanges	0	10-Sep-16A	22-Sep-16A																									
AS506200a	Availability of New Rising Main to Hang Leng SPS (By Others)	0		11-Apr-17A																									
AS506200b	Pipe connection to New Rising Main to Hang Leng SPS	0	01-Mar-17A	27-Mar-17A																									
Commissioning of the Pumping System																													
AS513100	Site Tests / Functional Test for Airt control and sensing equipment	0	12-Apr-17A	11-May-17A																									
AS513110a	Further Coordination with DSD for Carrying Out Commissioning Trial	0	12-May-17A	05-Jun-17A																									
AS513120	Commission of the Pumping System	0	05-Jun-17A	09-Jun-17A																									
AS513120c	Upload PLC Programme for Modified Pump Control System	0	09-Jun-17A	28-Jul-17A																									

Contract No. DE/2014/01
Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works
Further Expansion Phase 1A - Advance Works and
Ng Chow South Road Sewage Pumping Station
Master Programme

File Name: DE2014/01/G3
Layout: DE1401 (Rev. G) - WBS
TASK Illustr. All Activities
Page 16 of 15

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM