



The EIA Ordinance Register Office  
Environmental Protection Department  
27th floor, Southorn Centre  
130 Hennessy Road  
Wanchai  
Hong Kong

Your reference:

Our reference: HKDSD201/50/106094

Date: 23 October 2019

**BY HAND**

Dear Sirs

Agreement No. SP 01/2015  
Environmental Monitoring and Audit for Advance Works for Shek Wu Hui Sewage  
Treatment Works – Further Expansion Phase 1A  
Monthly EM&A Report for September 2019

On behalf of Drainage Services Department, we are pleased to submit herewith three hard copies and two electronic copies of the captioned report in accordance with Condition 3.4 of the Further Environmental Permit No. FEP-02-474/2013.

Should you have any queries, please do not hesitate to contact the undersigned or our Ms Katherine Chu on 2618 2831.

Yours faithfully  
ANEWR CONSULTING LIMITED

Adi Lee  
Independent Environmental Checker

LYMA/CWKK/csym

Encl.


cc DSD – Ms Konica Cheung (email: wycheung@dsd.gov.hk) – w/ encl.  
DSD – Mr Fong Mo (email: mfong@dsd.gov.hk) – w/o encl.  
Wellab – Dr Priscilla Choy (email: priscilla.choy@wellab.com.hk) – w/o encl.

**Drainage Services Department**  
**Advance Works for Shek Wu Hui Sewage  
Treatment Works – Further Expansion Phase 1A**

**Monthly EM&A Report**

(September 2019)

**Certified by** : Dr. Priscilla Choy



**Position** : Environmental Team Leader of  
Contract No. DE/2014/01


**Date** : 21 October 2019

# Drainage Services Department

## Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A

### Monthly EM&A Report

(September 2019)

**Verified by** : Mr. Adi Lee  \_\_\_\_\_

**Position** : Independent Environmental Checker \_\_\_\_\_

**Date** : 21 October 2019 \_\_\_\_\_

## Table of Contents

1.	EXECUTIVE SUMMARY .....	1
1.1	Summary of Major Construction Works taken in the Reporting Period .....	1
1.2	Environmental Monitoring and Audit Activities.....	1
1.3	Environmental Complaint.....	2
1.4	Site Inspection .....	2
1.5	Reporting Changes.....	2
1.6	Future Key Issues .....	3
2.	INTRODUCTION .....	4
2.1	Background.....	4
2.2	Project Programme .....	5
2.3	Purpose of the Report .....	5
2.4	Project Organization .....	5
3.	ENVIRONMENTAL MONITORING AND AUDIT .....	7
4.	WASTE MANAGEMENT .....	10
5.	IMPLEMENTATION STATUS ON THE ENVIRONMENTAL PROTECTION REQUIREMENTS ...	11
6.	CONCLUSION AND RECOMMENDATION .....	12
6.1	Conclusion .....	12
6.2	Recommendation .....	12

### List of Tables

Table 2.1	Summary of Awarded Works Contracts
Table 2.2	Key Project Contacts
Table 3.1	Summary of Major Construction Activities in the Reporting Period
Table 3.2	Summary of 1-Hour TSP Monitoring Results in the Reporting Period
Table 3.3	Summary of 24-Hour TSP Monitoring Results in the Reporting Period
Table 3.4	Summary of Construction Noise Monitoring Results in the Reporting Period
Table 3.5	Log for Environmental Complaints, Notification of Summons and Successful Prosecutions for the Reporting Month
Table 4.1	Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DC/2013/09
Table 4.2	Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DE/2014/01
Table 5.1	Summary of Environmental Licenses and Permits for Contract No. DC/2013/09
Table 5.2	Summary of Environmental Licenses and Permits for Contract No. DE/2014/01

### List of Appendix

Appendix A	Monthly EM&A Report for Contract No. DE/2014/01
------------	---

## 1. EXECUTIVE SUMMARY

This is the Monthly EM&A Report for the Project which summarises the EM&A works undertaken by the Contractor's ET of Contract No. DE/2014/01 under FEP No. FEP-02/474/2013 in September 2019 (the reporting period).

### 1.1 Summary of Major Construction Works taken in the Reporting Period

1.1.1 In the reporting period, the major construction works being undertaken by the respective Contractors under the Project are summarized in the below table.

Works Contract	Contract Title	Major Construction Works
DC/2013/09	Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road	The major construction works under Contract No. DC/2013/09 has been certified as substantially completed by DSD.
DE/2014/01	Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	<ul style="list-style-type: none"> <li>• Installation of chemical dosing system in Chemical Rooms;</li> <li>• Installation of FRP walkway at basement of MBR Facility Building;</li> <li>• Installation of FS Equipment;</li> <li>• T &amp; C for Pre-Treatment Screen Chamber;</li> <li>• T &amp; C for Bioreactor No.1;</li> <li>• T &amp; C for Membrane Filtration System; and</li> <li>• PLC Signal Test and Control Test.</li> </ul>

### 1.2 Environmental Monitoring and Audit Activities

1.2.1 The environmental monitoring activities under the EM&A programme are summarized in the below table. No Action and Limit Level exceedance of air quality and construction noise monitoring was recorded during the reporting period.

Environmental Issue	Environmental Monitoring Parameters / Inspection	Occasions	Action Level Exceedance	Limit Level Exceedance
Air Quality	1-hour TSP	36	0	0
	24-hour TSP	12	0	0
Construction Noise	$L_{Aeq(30min)}$ Daytime	10	0	0

### 1.3 Environmental Complaint

- 1.3.1 No environmental complaint, notification of summons or successful prosecutions were received during the reporting period. It is summarized in the below table.

<b>Works Contract</b>	<b>Environmental Complaints</b>	<b>Notification of Summons</b>	<b>Successful Prosecutions</b>	<b>Status / Follow-up Actions</b>
DC/2013/09	0	0	0	N/A
DE/2014/01	0	0	0	N/A

### 1.4 Site Inspection

- 1.4.1 Joint site inspections to evaluate the site environmental performance by the RE, the ET and the Contractor were carried out on the following dates during the reporting period.

Contract No. DC/2013/09: No site inspection was carried out in the reporting period

Contract No. DE/2014/01: 5, 11, 18 and 26 September 2019

- 1.4.2 IEC conducted site audit on 26 September 2019. No environmental non-compliance was identified in the reporting period.

### 1.5 Reporting Changes

- 1.5.1 The EM&A Programme of Contract No. DC/2013/09 was handed over to the ET of Contract No. DE/2014/01 since August 2018. Thus, the Monthly EM&A Report starting from September 2018 onwards will present the EM&A works undertaken by the ET of Contract No. DE/2014/01.

**1.6 Future Key Issues**

1.6.1 Key issues to be considered in the next reporting period for the Project are as follow:

<b>Works Contract</b>	<b>Major Construction Works</b>	<b>Potential Pollution Issues</b>	<b>Mitigation Measures</b>
DC/2013/09	The construction works have been certified as substantially completed by DSD.	N/A	N/A
DE/2014/01	<ul style="list-style-type: none"> <li>• Installation of FRP walkway at G/F of MBR Facility Building.</li> <li>• Installation of chemical dosing system in Chemical Rooms.</li> <li>• T &amp; C for Pre – Treatment Screen Chamber.</li> <li>• T &amp; C for Membrane Filtration System.</li> <li>• T &amp; C for Bioreactor NO.1</li> <li>• PLC Signal Test and Control Test.</li> </ul>	<ul style="list-style-type: none"> <li>• Leakage from chemicals containers</li> <li>• Waste accumulation on site</li> </ul>	<ul style="list-style-type: none"> <li>• Waste should be stored and disposed properly to avoid accumulation and leakage</li> <li>• Accumulated waste to be recycled on-site whenever possible</li> </ul>

## 2. INTRODUCTION

### 2.1 Background

- 2.1.1 The existing Shek Wu Hui Sewage Treatment Works (SWHSTW) is operated and maintained by the Drainage Services Department (DSD). It provides secondary level treatment to sewage collected from Sheung Shui, Fanling and adjacent areas, with design capacity of 93,000m<sup>3</sup>/day at ADWF.
- 2.1.2 To cope with the latest population growth and new developments in the catchment, further expansion of SWHSTW is planned to be carried out in three phases, namely Phases 1A, 1B and 2. Further Expansion Phase 1A is to cope with the forecast increase in sewage flow from local developments and extension of village sewerage in Sheung Shui, Fanling and adjacent areas. The scope of the Phase 1A Project comprises the followings:
- (a) the construction of proposed treatment facilities to increase the treatment capacity of SWHSTW by at least 40,000m<sup>3</sup>/day with tertiary treatment level, with suitable allowance to cater for a further increase of treatment capacity by 20,000m<sup>3</sup>/day in Phase 1B; and
  - (b) modification/upgrading of the existing facilities of SWHSTW.
- 2.1.3 To cope with the projected sewage flow buildup and meet the tight implementation programme, Advance Works for SWHSTW Further Expansion Phase 1A (hereinafter referred as “the Project”) are proposed to be carried out between 2015 and 2018. The Phase 1A Advance Works comprise a civil works contract and an Electrical & Mechanical (E&M) works contract. The civil works Contract No. DC/2013/09 “Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road” is supervised by the Sewerage Projects Division (SPD) of DSD. The E&M works Contract No. DE/2014/01 “Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station” is supervised by the Electrical & Mechanical Projects Division (E&MPD) of DSD.
- 2.1.4 The scope of Phase 1A Advance Works comprises the followings:
- (a) the conversion of one existing bioreactor (BR1) and two existing final sedimentation tanks (FST1 and FST2) into one membrane bioreactor; and
  - (b) the ancillary works.
- 2.1.5 This Project is a part of designated project under item F.2 of Part 1, Schedule 2 of the Environmental Impact Assessment (EIA) Ordinance. The EIA for the further expansion of SWHSTW Phases 1A, 1B and 2 is covered under the EIA Report of NENT NDAs (Register No. AEIAR-175-2013).
- 2.1.6 An Environment Permit (EP) No. EP-474/2013 for the further expansion of SWHSTW Phases 1A, 1B and 2 was issued by EPD to CEDD on 21 November 2013. On 23 January 2014, Further Environmental Permit (FEP) No. FEP-01/474/2013 was issued by EPD to DSD for the further expansion of SWHSTW Phase 1A works. On 15 February 2018, FEP No. FEP-02/474/2013 was issued by EPD to DSD covering the upgrading works of SWHSTW Phases 1A, 1B and 2.
- 2.1.7 With the issue of FEP No. FEP-02/474/2013, DSD has surrendered FEP No. FEP-01/474/2013 on 15 August 2018 which covering Phase 1A works only.



## 2.2 Project Programme

Two construction works contracts of the Project, i.e. civil works and E&M works, were commenced in October 2015 and October 2017 respectively. The major construction works under Contract No. DC/2013/09 has been certified as substantially completed by DSD and the remaining work is completed by the end of July 2018. The works of Contract No. DE/2014/01 is completed in early 2019 tentatively. *Table 2.1* summarises the information of the awarded Works Contracts.

**Table 2.1 Summary of Awarded Works Contracts**

Works Contract	Description	Construction Start Date	Contractor	Environmental Team
DC/2013/09	Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road	October 2015	Tsun Yip Waterworks Construction Co Ltd (Tsun Yip)	Action-United Environmental Services & Consulting (AUES)
DE/2014/01	Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	October 2017	Jardine Engineering Corporation Limited (JEC)	Wellab Limited (Wellab)

## 2.3 Purpose of the Report

2.3.1 The Environmental Monitoring and Audit (EM&A) programme for Contract No. DC/2013/09 and No. DE/2014/01 commenced in October 2015 and October 2017 respectively. This is the Monthly EM&A Report for the Project which summarises the EM&A works undertaken by the Contractor's ET of Contract No. DE/2014/01 in September 2019 (the reporting period).

## 2.4 Project Organization

Organization structure and contact details of relevant parties with respect to on-site environmental management are shown in *Table 2.2* below.

**Table 2.2 Key Project Contacts**

<b>Works Contract</b>	<b>Organization</b>	<b>Role</b>	<b>Name</b>	<b>Tel No.</b>
DC/2013/09	DSD	Resident Engineer	Ms. Konica Cheung	2594 7463
	ANewR Consulting Limited	Independent Environmental Checker	Mr. Adi Lee	2618 2836
		Site Agent	Mr. Ken Wong	9161 9627
	Environmental Officer		Mr. M. T. Ho	9507 9634
	AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059
DE/2014/01	DSD	Resident Engineer	Mr. Fong Mo	2594 7329
	ANewR Consulting Limited	Independent Environmental Checker	Mr. Adi Lee	2618 2836
		Project Manager	Mr. Kim Hung Lau	2947 1125
	Environmental Officer		Mr. George Ng	2947 1125
	Wellab	Environmental Team Leader	Dr. Priscilla Choy	2151 2089

**3. ENVIRONMENTAL MONITORING AND AUDIT**

- 3.1** The Project has been divided into two construction works contracts which are covered by EP No. EP-474/2013 and FEP No. FEP-02/474/2013. As per the EP Conditions, EM&A Report for Works Contract No. DE/2014/01 prepared by the Contractor’s ET is provided in *Appendix A*.
- 3.2** The EM&A Report provides details of the project information, EM&A requirements, impact monitoring and audit results for the corresponding Contracts.
- 3.3** A summary of the major construction activities undertaken by the respective Contractors of various Works Contracts during the reporting period are presented in *Table 3.1*.

**Table 3.1 Summary of Major Construction Activities in the Reporting Period**

<b>Works Contract</b>	<b>Contract Title</b>	<b>Major Construction Works</b>
DC/2013/09	Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road	The major construction works under Contract No. DC/2013/09 has been certified as substantially completed by DSD.
DE/2014/01	Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	<ul style="list-style-type: none"> <li>• Installation of chemical dosing system in Chemical Rooms;</li> <li>• Installation of FRP walkway at basement of MBR Facility Building;</li> <li>• Installation of FS Equipment;</li> <li>• T &amp; C for Pre-Treatment Screen Chamber;</li> <li>• T &amp; C for Bioreactor No.1;</li> <li>• T &amp; C for Membrane Filtration System; and</li> <li>• PLC Signal Test and Control Test.</li> </ul>

- 3.4** As the major construction works under Contract No. DC/2013/09 has been certified as substantially completed by DSD and the remaining work is completed by the end of July 2018, air quality and construction noise monitoring have been handed over to the ET of Contract No. DE/2014/01.
- 3.5** Impact monitoring for air quality and construction noise were conducted in accordance with the Updated EM&A Manual in the reporting period. The monitoring results conducted by the ET of Contract No. DE/2014/01 for this reporting month are summarised in *Tables 3.2 to 3.4*. Details of the monitoring requirements, locations, equipment, methodology and QA/QC procedures are presented in the Monthly EM&A Report of Contract No. DE/2014/01 as provided in *Appendix A*.

3.6 No Action and Limit Level exceedance of air quality and construction noise monitoring was recorded during the reporting period.

**Table 3.2 Summary of 1-Hour TSP Monitoring Results in the Reporting Period**

Monitoring Station ID	Location	TSP Concentration (mg/m <sup>3</sup> )	Action Level (mg/m <sup>3</sup> )	Limit Level (mg/m <sup>3</sup> )	Exceedance due to the Project Construction (Yes/No)
AM1	No. 31 Wai Loi Tsuen	53.8 – 142.6	286	500	No
AM2	Fu Tei Au	44.4 – 137.4	276	500	No

**Note:**

- (1) The environmental monitoring works of the Project were conducted by the Environmental Team of Contract No. DE/2014/01 in accordance with the Updated EM&A Manual.

**Table 3.3 Summary of 24-Hour TSP Monitoring Results in the Reporting Period**

Monitoring Station ID	Location	TSP Concentration (mg/m <sup>3</sup> )	Action Level (mg/m <sup>3</sup> )	Limit Level (mg/m <sup>3</sup> )	Exceedance due to the Project Construction (Yes/No)
AM1a	SWHSTW site boundary	21.4 – 128.8	147	260	No
AM2a	RE's Site Office	33.3	155	260	No
AM2b	Northeast Side of SWHSTW site boundary	17.2 – 35.0	155	260	No

**Note:**

- (1) The environmental monitoring works of the Project were conducted by the Environmental Team of Contract No. DE/2014/01 in accordance with the Updated EM&A Manual.

**Table 3.4 Summary of Construction Noise Monitoring Results in the Reporting Period**

Monitoring Station ID	Location	Noise Level (LAeq,30mins, dB(A))	Action Level (dB(A))	Limit Level (dB(A))	Exceedance due to the Project Construction (Yes/No)
NM1	No. 31 Wai Loi Tsuen	57.2 – 65.4	When one documented complaint is received	75	No
NM2	Fu Tei Au	57.8 – 64.7		75	No

**Note:**

- (1) The environmental monitoring works of the Project were conducted by the Environmental Team of Contract No. DE/2014/01 in accordance with the Updated EM&A Manual.

- 3.7 No environmental complaint, notification of summons or successful prosecutions were received during the reporting period. Log for environmental complaints, notification of summons and successful prosecutions are provided in *Table 3.5*.
- 3.8 Regular site inspections were conducted by the Contractor’s ET on a weekly basis to check the implementation of environmental pollution control and mitigation measures for the Project. No non-compliance was identified in the reporting period. The site inspection for Contract No. DC/2013/09 was ceased upon received EPD’s reply letter on 24 August 2018. Joint site inspections for Contract No. DE/2014/01 were carried out on 5, 11, 18 and 26 September 2019 during the reporting period. In addition, IEC conducted site audit on 26 September 2019. No environmental non-compliance was identified in the reporting period.

**Table 3.5 Log for Environmental Complaints, Notification of Summons and Successful Prosecutions for the Reporting Month**

<b>Works Contract</b>	<b>Environmental Complaints</b>	<b>Notification of Summons</b>	<b>Successful Prosecutions</b>
DC/2013/09	0	0	0
DE/2014/01	0	0	0

#### 4. WASTE MANAGEMENT

- 4.1 Waste management was carried out by on-site Environmental Officer or an Environmental Supervisor of the Contractor from time to time.
- 4.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 4.1* and *4.2* and the Monthly Summary Waste Flow Table of Contract No. DE/2014/01 is presented in the EM&A Report as provided in *Appendix A*. Whenever possible, materials were reused on-site as far as practicable.

**Table 4.1 Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DC/2013/09**

Type of Waste	Quantity			Disposal Location
	Prior Months	Reporting Month	Cumulated	
Total C&D Materials (Inert) (in '000m <sup>3</sup> )	24.00	0	24.00	--
Hard Rock and Large Broken Concrete (Inert) (in '000m <sup>3</sup> )	2.26	0	2.26	--
Reused in this Project (Inert) (in '000m <sup>3</sup> )	3.67	0	3.67	--
Reused in other Projects (Inert) (in '000m <sup>3</sup> )	2.23	0	2.23	--
Disposal as Public Fill (Inert) (in '000m <sup>3</sup> )	15.93	0	15.93	--
Metals (in '000kg)	142.00	0	142.00	--
Paper / Cardboard Packing (in '000kg)	0.07	0	0.07	--
Plastics (in '000kg)	0	0	0	--
Chemical Wastes (in '000kg)	0	0	0	--
General Refuses (in '000m <sup>3</sup> )	1.19	0	1.19	--

**Table 4.2 Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DE/2014/01**

Type of Waste	Quantity			Disposal Location
	Prior Months	Reporting Month	Cumulated	
Total C&D Materials (Inert) (in '000m <sup>3</sup> )	0	0	0	--
Hard Rock and Large Broken Concrete (Inert) (in '000m <sup>3</sup> )	0	0	0	--
Reused in this Project (Inert) (in '000m <sup>3</sup> )	0	0	0	--
Reused in other Projects (Inert) (in '000m <sup>3</sup> )	0	0	0	--
Disposal as Public Fill (Inert) (in '000m <sup>3</sup> )	0	0	0	--
Metals (in '000kg)	0	0	0	--
Paper / Cardboard Packing (in '000kg)	0.035	0.062	0.30	Lau Choi Kee Papers Co. Ltd (35 Po Wan Road, Sheung Shui, NT)
Plastics (in '000kg)	0	0	0	--
Chemical Wastes (in '000kg)	0	0	0	--
General Refuses (in tonne)	3.63	263.28	377.37	NENT / TM38-FB

**5. IMPLEMENTATION STATUS ON THE ENVIRONMENTAL PROTECTION REQUIREMENTS**

**5.1** The Contractor has implemented all mitigation measures and requirements as stated in the EIA Reports, EM&A Manuals, EP No. EP-474/2013 and FEP No. FEP-02/474/2013. Summary of the relevant permits, licenses, and/or notifications on environmental protection for this Project in this reporting period are summarised in *Tables 5.1* and *5.2*.

**Table 5.1 Summary of Environmental Licenses and Permits for Contract No. DC/2013/09**

Item	Valid License/Permit	License/Permit Number
1	Further Environmental Permit	FEP-02/474/2013 (Valid from 15 February 2018)
2	Air Pollution Control (Construction Dust) Regulation	N/A
3	Chemical Waste Producer Registration	WPN5213-624-T3148-04
4	Water Pollution Control Ordinance	WT00022503-2015
5	Billing Account for Disposal of Construction Waste	Account Number: 7022898

**Table 5.2 Summary of Environmental Licenses and Permits for Contract No. DE/2014/01**

Item	Valid License/Permit	License/Permit Number
1	Further Environmental Permit	FEP-02/474/2013 (Valid from 15 February 2018)
2	Chemical Waste Producer Registration	WPN5213-624-T3685-01
3	Billing Account for Disposal of Construction Waste	Account Number: 7024165

## 6. CONCLUSION AND RECOMMENDATION

### 6.1 Conclusion

6.1.1 This is the Monthly EM&A Report for the Project which summarises the EM&A works undertaken by the Contractor's ET of Contract No. DE/2014/01 in September 2019 (the reporting period).

6.1.2 The EM&A Programme of Contract No. DC/2013/09 was handed over to the ET of Contract No. DE/2014/01 since August 2018. Thus, the Monthly EM&A Report starting from September 2018 onwards will present the EM&A works undertaken by the ET of Contract No. DE/2014/01.

6.1.3 No Action and Limit Level exceedance of 1-hour and 24-hour TSP monitoring was recorded during the reporting period.

6.1.4 No Action and Limit Level exceedance of construction noise monitoring was recorded during the reporting period.

6.1.5 Joint site inspections to evaluate the site environmental performance by the RE, the ET and the Contractors were carried out on the following dates during the reporting period.

Contract No. DC/2013/09: No site inspection was carried out in the reporting period  
Contract No. DE/2014/01: 5, 11, 18 and 26 September 2019

6.1.6 IEC conducted site audit on 26 September 2019. No environmental non-compliance was identified in the reporting period.

6.1.7 No documented complaint, notification of summons or successful prosecution was received during the reporting period.

### 6.2 Recommendation

6.2.1 The following recommendations were made for future reporting periods:

#### *Air Quality*

- To regularly maintain the machinery and vehicles on site;
- To follow up any exceedance caused by the construction works;
- Non-Road Mobile Machinery (NRMM) labels must be demonstrated on the registered equipment for inspection.

#### *Noise*

- To inspect the noise source inside the site;
- To follow up any exceedance caused by the construction works;
- To space out noisy equipment and position the equipment as far away as possible from sensitive receivers;
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.
- To provide adequate lubricant on mechanical equipment to reduce frictional noise; and
- To well maintain the mechanical equipment/ machineries to avoid abnormal noise nuisance.



*Water Quality*

- To identify any discharge of wastewater from the construction site;
- To avoid blockage of U channel and drainage system by sediment;
- To avoid water accumulation on site and carry out larviciding against mosquito breeding for stagnant water when mosquito larvae are observed; and
- To avoid spoilage of run-off from construction site to public area.
- The discharge quality must meet the requirements specified in the discharge license.

*Waste/Chemical Management*

- To provide proper rubbish bins / skips for waste collection;
- To check for any accumulation of wasted materials or rubbish on site;
- To provide proper storage area or drip trays for oil and chemical containers on site;
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the equipment;
- To avoid improper handling or storage of oil drum on site.



## **APPENDIX A**

### **MONTHLY EM&A REPORT FOR CONTRACT NO. DE/2014/01**




**Jardine Engineering Corporation, Limited**

**Contract No. DE/2014/01  
Provision of Electrical and Mechanical Facilities  
for Shek Wu Hui Sewage Treatment Works –  
Further Expansion Phase 1A –  
Advance Works and Ng Chow South Road  
Sewage Pumping Station**

**Monthly Environmental  
Monitoring and Audit Report  
September 2019**

**(Version 1.0)**

Certified By



(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

WELLAB accepts no responsibility for changes made to this report by third parties

**WELLAB LTD**  
Room 1701, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong  
Tel: (852) 2898 7388 Fax: (852) 2898 7076  
Email: [info@wellab.com.hk](mailto:info@wellab.com.hk)

## TABLE OF CONTENTS

	Page
<b>EXECUTIVE SUMMARY .....</b>	<b>1</b>
Introduction .....	1
Environmental Monitoring Works .....	1
Environmental Licenses and Permits .....	2
Environmental Mitigation Implementation Schedule .....	2
Key Information in the Reporting Month .....	2
Site Inspection Conducted by Government Department.....	2
Summary of Complaints, Prosecutions, Reporting Changes and Notification of Summons...3	3
Future Key Issues .....	3
<b>1. INTRODUCTION .....</b>	<b>4</b>
Background .....	4
Project Organizations .....	5
Summary of EM&A Requirements.....	5
<b>2. AIR QUALITY .....</b>	<b>6</b>
Monitoring Requirements .....	6
Monitoring Locations.....	6
Monitoring Parameters, Frequency and Duration .....	6
Monitoring Equipment .....	6
Monitoring Methodology and QA/QC Procedure .....	7
Results and Observations .....	9
<b>3. NOISE.....</b>	<b>11</b>
Monitoring Requirements .....	11
Monitoring Locations.....	11
Monitoring Parameters, Frequency and Duration .....	11
Monitoring Equipment .....	11
Monitoring Methodology and QA/QC Procedures .....	11
Results and Observations .....	12
<b>4. ENVIRONMENTAL AUDIT .....</b>	<b>14</b>
Site Audits.....	14
Implementation Status of Environmental Mitigation Measures .....	14
Review of Environmental Monitoring Procedures .....	14
Status of Environmental Licensing and Permitting .....	14
Status of Waste Management.....	15
Implementation Status of Event Action Plans .....	15
Site Inspection Conducted by Government Department.....	15
Summary of Complaints, Prosecutions, Reporting Changes and Notification of Summons. 15	15
<b>5. FUTURE KEY ISSUES .....</b>	<b>17</b>
Key Issues for the Coming Month .....	17
Monitoring Schedule for the Next Reporting Period .....	17
Construction Program for the Next Reporting Period.....	17
<b>6. CONCLUSIONS AND RECOMMENDATIONS .....</b>	<b>18</b>
Conclusions .....	18
Recommendations for Future Reporting Months: .....	18

## **LIST OF TABLES**

Table I	Summary Table for Non-compliance (Exceedances) Recorded in the Reporting Month
Table II	Summary Table for Key Information in the Reporting Month
Table 1.1	Key Project Contacts
Table 2.1	Locations for Air Quality Monitoring
Table 2.2	Impact Dust Monitoring Parameters, Frequency and Duration
Table 2.3	Summary of Monitoring Equipment
Table 3.1	Locations for Noise Monitoring Stations
Table 3.2	Noise Monitoring Parameters, Frequency and Duration
Table 4.1	Observations of Site Audit
Table 4.2	Summary of Environmental Licensing and Permit Status
Table 4.3	Quantities of Waste Generated from the Reporting Month
Table 5.1	Future Key Issue for the next Reporting Month

## **LIST OF FIGURES**

Figure 1	General Location Plan of the Project
Figure 2	Locations of Air Quality Stations
Figure 3	Locations of Noise Monitoring Stations
Figure 4	Project Organization Chart

## **LIST OF APPENDICES**

A	Action and Limit Levels for Air Quality and Noise
B	Environmental Monitoring Schedules
C	Copies of Calibration Certificates
D	1-hour and 24-hour TSP Monitoring Results and Graphical Presentations
E	Noise Monitoring Results and Graphical Presentations
F	Summary of Exceedance
G	Site Audit Summary
H	Summary of Amount of Waste Generated
I	Event Action Plans
J	Environmental Mitigation Implementation Schedule (EMIS)
K	Complaint Log
L	Construction Programme

## ABBREVIATION AND ACRONYM

AL Levels	Action and Limit Levels
DSD	Drainage Services Department
E / ER	Engineer/Engineer's Representative
EIA	Environmental Impact Assessment
EM&A	Environmental Monitoring and Audit
EMIS	Environmental Mitigation Implementation Schedule
EP	Environmental Permit
EPD	Environmental Protection Department
ET	Environmental Team
HVS	High Volume Sampler
IEC	Independent Environmental Checker
RE	Resident Engineer
RH	Relative Humidity
QA/QC	Quality Assurance / Quality Control
SLM	Sound Level Meter
WMP	Waste Management Plan
SWHSTW	Shek Wu Hui Sewage Treatment Works



**EXECUTIVE SUMMARY****Introduction**

1. This is the 24<sup>th</sup> Monthly Environmental Monitoring and Audit (EM&A) Report prepared by Wellab Limited for DSD Contract No. DE/2014/01 “Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station” (The Project) which documents the key information of EM&A and environmental monitoring works undertaken by other Contract at the Shek Wu Hui Sewage Treatment Works under Phase 1A with Environmental Permit (Permit No. FEP-02/474/2013).
2. The site activities undertaken in the reporting month included:
  - Installation of chemical dosing system in Chemical Rooms;
  - Installation of FRP walkway at basement of MBR Facility Building;
  - Installation of FS Equipment;
  - T & C for Pre-Treatment Screen Chamber;
  - T & C for Bioreactor No.1;
  - T & C for Membrane Filtration System; and
  - PLC Signal Test and Control Test.

**Environmental Monitoring Works**

3. From August 2018 onward, the environmental monitoring works of the Project were conducted by the ET of Contract No. DE/2014/01, which took over all the monitoring stations from Contract No. DC/2013/09 under the same FEP. The impact monitoring methodology conducted by DE/2014/01 will follow the requirements of the Updated EM&A Manual for Shek Wu Hui Sewage Treatment Works.
4. Site audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
5. Summary of the non-compliance of the reporting month is tabulated in **Table I**.

**Table I Summary Table for Non-compliance (Exceedances) Recorded in the Reporting Month**

Monitored By	Monitoring Station	Parameter	No. of Exceedance		No. of Exceedance Due to the Project		Action Taken
			Action Level	Limit Level	Action Level	Limit Level	
DE/2014/01	AM1	1-hr TSP	0	0	0	0	N/A
	AM1a	24-hr TSP	0	0	0	0	N/A
	AM2	1-hr TSP	0	0	0	0	N/A
	AM2a/AM2b	24-hr TSP	0	0	0	0	N/A
	NM1	Noise	0	0	0	0	N/A
	NM2		0	0	0	0	N/A

*1-hour TSP Monitoring*

6. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

*24-hour TSP Monitoring*

7. All 24-hour TSP monitoring at the monitoring station of AM1a and AM2a was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
8. The 24-hour TSP monitoring at AM2a has been disruption on 6<sup>th</sup> September 2019 due to no secured supply of electricity for operation of the HVS at AM2a after the removal of RE's Site Office. An alternative monitoring station (AM2b) has been proposed and the 24-hour TSP monitoring was resumed at AM2b on 9<sup>th</sup> September 2019.

*Construction Noise*

9. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

**Environmental Licenses and Permits**

10. Licenses/Permits granted to Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A include the Environmental Permit (EP no. FEP-02/474/2013); Registered as a Chemical Waste Producer and Billing account for Disposal of Construction Waste for the Project.

**Environmental Mitigation Implementation Schedule**

11. According to the Updated EM&A Manual, air quality, noise and waste management would be the key environmental issues and mitigation measures shall be implemented during the construction phase. Details of the implementation of mitigation measures are provided in the **Appendix J**.

**Key Information in the Reporting Month**

12. Summary of key information in the reporting month is tabulated in **Table II**

**Table II Summary Table for Key Information in the Reporting Month**

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0	---	N/A	N/A	---
Reporting Changes	---	---	---	---	---
Notifications of any summons & prosecutions received	0	---	N/A	N/A	---

**Site Inspection Conducted by Government Department**

13. No site inspection for Contract DE/2014/01 was conducted by Government Department in the reporting month.

### **Summary of Complaints, Prosecutions, Reporting Changes and Notification of Summons**

14. No environmental complaint was received during the reporting period. No prosecution, reporting changes and notification of summons were received or reported since the commencement of the Project.
15. There were no environmental complaint received since the commencement of the Project. The Complaint Log is presented in **Appendix K**.

### **Future Key Issues**

16. Key issues to be considered in the coming month for the Contract include:
  - Leakage from chemicals containers.
  - Waste accumulation on site.

## 1. INTRODUCTION

### Background

- 1.1 The Project ‘Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station’ under Contract No: DE/2014/01 mainly comprises the Design, manufacture, supply, delivery, installation, inspection, testing and commissioning of E&M installations for the Advance Works in the SWHSTW. The general location plan of the Project is shown in **Figure 1**.
- 1.2 The Project is under North East New Territories New Development Areas and is part of the designated project with Register No. : AEIAR-175/2013. The current works under the Project and other Contracts at SWHSTW are covered by the Environmental Permit (Permit No. FEP-02/474/2013), which was issued on 15<sup>th</sup> February 2018 by the Environmental Protection Department (hereinafter called EPD) to the Drainage Services Department (hereinafter called the DSD) as the Permit Holder.
- 1.3 The environmental monitoring works on air quality and noise were covered by the ET of Contract DE/2014/01 for the Project.
- 1.4 The Jardine Engineering Corporation, Limited was commissioned by the DSD to undertake the construction of the Contract No. DE/2014/01 “Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station”.
- 1.5 The site activities undertaken in the reporting month included:
- Installation of chemical dosing system in Chemical Rooms;
  - Installation of FRP walkway at basement of MBR Facility Building;
  - Installation of FS Equipment;
  - T & C for Pre-Treatment Screen Chamber;
  - T & C for Bioreactor No. 1;
  - T & C for Membrane Filtration System; and
  - PLC Signal Test and Control Test.
- 1.6 Wellab Limited was commissioned and appointed by The Jardine Engineering Corporation Limited as the Environmental Team (ET) of Contract No. DE/2014/01 under Condition 2.1 of the FEP. The Environmental Monitoring and Audit (EM&A) works were conducted and reported during the reporting month according to the Updated EM&A Manual of this designated project.
- 1.7 This is the monthly EM&A report summarizing the EM&A works conducted for the Project in September 2019.

### Project Organizations

- 1.8 The contacts of the Project are shown in **Table 1.1** and the Project Organization Chart is shown in **Figure 4**.

**Table 1.1 Key Project Contacts**

Party	Role	Name	Position	Phone No.
Drainage Service Department	Resident Site Engineer	Mr. Fong Mo	Resident Engineer	2594 7329
Wellab	Environmental Team	Dr. Priscilla Choy	ET Leader	2151 2089
ANewR	Independent Environmental Checker	Mr. Adi Lee	Independent Environmental Checker	2618 2836
The Jardine Engineering Corporation, Limited	Contractor	Mr. Kim Hung Lau	Project Manager	2947 1125
		Mr. George Ng	Environmental Officer	2947 1125

### Summary of EM&A Requirements

- 1.9 The EM&A programme requires construction phase monitoring for air quality and construction noise, landscape and visual and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event Action Plans;
  - Environmental mitigation measures, as recommended in the project EIA study final report; and
  - Environmental requirements in contract documents.
- 1.10 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in **Section 4** of this report.
- 1.11 This report presents the monitoring results, observations, locations, equipment, period, for required monitoring parameter namely air quality, noise and audit works conducted for the Project during this reporting month.

## 2. AIR QUALITY

### Monitoring Requirements

- 2.1 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

### Monitoring Locations

- 2.2 Four designated monitoring stations, AM1, AM1a, AM2 and AM2a/AM2b were selected for impact dust monitoring for the Project. **Table 2.1** describes the air quality monitoring locations and **Figure 2** indicated their positions in relation to the site boundary.
- 2.3 The 24-hour TSP monitoring at RE's Site Office (AM2a) was relocated to the alternative monitoring station (AM2b) on 9<sup>th</sup> September 2019 due to the removal of RE's Site Office.

**Table 2.1** Locations for Air Quality Monitoring

Monitoring Station	Monitored by	Location of Measurement
AM1	DE/2014/01	No. 31 Wai Loi Tsuen
AM2		Fu Tei Au
AM1a		Southeast Side of SWHSTW site boundary
AM2a/AM2b		RE's Site Office/Northeast Side of SWHSTW site boundary

### Monitoring Parameters, Frequency and Duration

- 2.4 **Table 2.2** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting period is shown in **Appendix B**.

**Table 2.2** Impact Dust Monitoring Parameters, Frequency and Duration

Monitoring Station	Parameter	Period	Frequency
AM1	1-hour TSP	0700-1900 hrs	three times every 6 days
AM2			
AM1a	24-hour TSP	0000-2400 hrs	once every 6 days
AM2a/AM2b			

### Monitoring Equipment

- 2.5 **Table 2.3** summarizes the equipment used in the impact air quality monitoring programme. The high volume sampler for 24-hour TSP monitoring at AM1 has been relocated to the alternative monitoring station of AM1a. The copies of their calibration certificates is shown in **Appendix C**.

**Table 2.3 Summary of Monitoring Equipment**

Equipment	Model and Make
HVS	Tisch Model no. TE-5170
Handheld Particle Counter	Met One Instruments Model no. AEROCET-831
Calibrator	Tisch Model TE-5025A

**Monitoring Methodology and QA/QC Procedure**

- 2.6 The monitoring methodology and QA/QC procedures for impact air quality monitoring are presented as follow:
- 2.7 The general weather conditions (i.e. sunny, cloudy or rainy) were recorded by the field staff's observation on the monitoring day. The wind data is adopted from the website of Hong Kong Observatory (Ta Kwu Ling weather stations).

*1 Hour TSP Monitoring Procedures with Laser Dust Monitor*

- 2.8 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
- The 1-hour dust meter is placed at least 1.3 meters above ground.
  - Remove the red rubber cap from the AEROCET-831 inlet nozzle.
  - Turn on the power switch that is located on the right side of the AEROCET-831.
  - On power up the product intro screen is displayed for 3 seconds. The intro screen displays the product name and firmware version.
  - Then the main counter screen will be displayed.
  - Press the START button. Internal vacuum pump start running. After 1 minute the pump will stop and the 0.5 $\mu$ m and 5 $\mu$ m channels will show the cumulative counts of particles larger than 0.5 $\mu$ m and 5 $\mu$ m per cubic foot.
  - The AEROCET-831 is now checked out and ready for use.
  - To switch off the AEROCET-831 power to stop the measuring after 1 hour sampling.
  - Information such as sampling date, time, and displayed value and site condition were recorded during the monitoring period.

Maintenance/Calibration

- 2.9 The following maintenance/calibration was required for the direct dust meters:
- Check the meter at a 3-month interval and calibrate the meter at a 1-year interval throughout all stages of the air quality monitoring.

*24 Hours TSP Monitoring with High Volume Sampler*Instrumentation

- 2.10 High Volume Sampler (HVS) completed with appropriate sampling inlets was employed for air quality monitoring. Each sampler comprised of a motor, a filter holder, a flow

controller and a sampling inlet and its performance specification complies with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).

2.11 The following guidelines were adopted during the installation of HVS:

- Sufficient support was provided to secure the samplers against gusty wind.
- No two samplers were placed less than 2 meters apart.
- The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
- A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
- A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
- No furnaces or incineration flues were nearby.
- Airflow around the sampler was unrestricted.
- The samplers were more than 20 meters from the drip line.
- Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.

#### Filer Preparation

2.12 Fiberglass filters, which have a collection efficiency of larger than 99% of particles of 0.3  $\mu\text{m}$  in diameter, were used. A HOKLAS accredited laboratory, Wellab Ltd., was responsible for the preparation of 24-hr conditioned and pre-weighed filter papers for Wellab's monitoring team.

2.13 All filters, which were prepared by Wellab Ltd., were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than  $\pm 3$  °C; the relative humidity (RH) was < 50% and not variable by more than  $\pm 5\%$ . A convenient working RH was 40%. Wellab Ltd. has a comprehensive quality assurance and quality control programme.

#### Operating/Analytical Procedures

2.14 Operating/analytical procedures for the air quality monitoring were highlighted as follows.

- Prior to the commencement of the dust sampling, the flow rate of the HVS was properly set (between 1.1 m<sup>3</sup>/min. and 1.4 m<sup>3</sup>/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- The power supply was checked to ensure the sampler worked properly.
- On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air quality monitoring station.
- The filter holding frame was then removed by loosening the four nuts and carefully a weighted and conditioned filter was centered with the stamped number upwards, on a supporting screen.
- The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage



at the edges.

- The shelter lid was closed and secured with the aluminum strip.
- The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- After sampling, the filter was removed and sent to the Wellab Ltd. for weighing. The elapsed time was also recorded.
- Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than  $\pm 3^\circ\text{C}$ ; the relative humidity (RH) should be  $< 50\%$  and not vary by more than  $\pm 5\%$ . A convenient working RH is 40%. Weighing results were returned to Wellab for further analysis of TSP concentrations collected by each filter.

#### Maintenance and Calibration

- 2.15 The high volume motors and their accessories will be properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
- 2.16 All HVSs are calibrated (five point calibration) using TE-5025A Calibration Kit prior to the commencement of the impact monitoring. The five-point calibration would be carried out every two months

#### **Results and Observations**

- 2.17 **Table 2.4** summarizes the monitoring results at AM1, AM1a, AM2 and AM2a/AM2b in the reporting month.

**Table 2.4 Summary of 1-hour and 24-hour TSP Monitoring Result in the Reporting Period**

Air Quality Monitoring Station	Average $\mu\text{g}/\text{m}^3$	Range $\mu\text{g}/\text{m}^3$	Action Level $\mu\text{g}/\text{m}^3$	Limit Level $\mu\text{g}/\text{m}^3$
1 hour TSP				
AM1	82.2	53.8 – 142.6	286	500
AM2	78.8	44.4 – 137.4	276	
24 hours TSP				
AM1a	63.1	21.4 – 128.8	147	260
AM2a	33.3	-----	155	
AM2b	77.4	48.6 – 117.9		

- 2.18 The monitoring data and graphical presentations for 1-hour and 24-hour TSP monitoring results are shown in **Appendix D**.
- 2.19 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. Summary of exceedance is presented in **Appendix F**.
- 2.20 The monitoring works for 1-hour TSP monitoring were conducted as scheduled in the reporting month.

- 2.21 All 24-hour TSP monitoring at the monitoring station of AM1a and AM2a was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.22 Action/Limit Level exceedance was not recorded during the reporting period. Summary of exceedance is presented in **Appendix F**.
- 2.23 According to field observations during site inspection, identifiable dust emission sources near the monitoring stations were vehicles movement on Chuk Wan Street.

### 3. NOISE

#### Monitoring Requirements

- 3.1 Two noise monitoring station, namely NM1 and NM2 were designated in the Updated EM&A Manual for impact monitoring. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

#### Monitoring Locations

- 3.2 Noise monitoring was conducted at the designated monitoring stations as listed in **Table 3.1** and **Figure 3** indicated their positions in relation to the site boundary

**Table 3.1 Location of Noise Monitoring Stations**

Monitoring Station	Monitored By	Location of Measurement
NM1	DE/2014/01	No. 31 Wai Loi Tsuen
NM2		Fu Tei Au

#### Monitoring Parameters, Frequency and Duration

- 3.3 **Table 3.2** summarizes the monitoring parameters, frequency and total duration of monitoring.

**Table 3.2 Noise Monitoring Parameters, Frequency and Duration**

Monitoring Stations	Parameter	Period	Frequency
NM1	L <sub>10</sub> (30 min.) dB(A) L <sub>90</sub> (30 min.) dB(A) L <sub>eq</sub> (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week
NM2			

#### Monitoring Equipment

- 3.4 **Table 3.3** summarizes the noise quality monitoring equipment and **Appendix C** shows the copies of calibration certificates for the equipment used during the reporting period.

**Table 3.3 Noise Monitoring Equipment**

Equipment	Model
Integrating Sound Level Meter	SVANTEK, Model no: SVAN 957/977 BSWA, Model no: BSWA 801
Calibrator	SVANTEK, Model no: SV 30A B&K Model no.: 4321

#### Monitoring Methodology and QA/QC Procedures

- 3.5 The monitoring methodology and QA/QC procedure are presented as follow:
- 3.6 General weather conditions (i.e. sunny, cloudy or rainy) were recorded by field observation during equipment checking.

Field Monitoring

3.7 The monitoring procedures are as follows:

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground. All monitoring stations were conducted at a distance of 1 m away from the exterior of the building façade.
- The battery condition was checked to ensure good functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
  - Frequency weighting : A
  - Time weighting : Fast
  - Measurement time : 30 minutes
- Noise monitoring was carried out 30 minutes during on the monitoring days. Monitoring data was recorded and stored automatically within the sound level meter system. At the end of the monitoring period, noise levels in term of  $L_{eq}$ ,  $L_{90}$  and  $L_{10}$  were recorded.
- All the monitoring data within the sound level meter system was downloaded through the computer software, and all these data was checked and reviewed within the computer.
- Since no wind or gusts shall exceed 5m/s or 10m/s respectively during the noise monitoring, a portable anemometer was used to check the wind speed at the monitoring stations. Weather conditions such as fog and rain were avoided during the monitoring.

Maintenance and Calibration

3.8 Maintenance and Calibration procedures were as follows:

- The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- Prior to and after noise measurement, the meter was calibrated using the calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement was considered invalid and repeat of noise measurement was required after re-calibration or repair of the equipment.
- The sound level meter and calibrator were checked and calibrated at yearly intervals.

**Results and Observations**

3.9 **Table 3.4** summarizes the noise monitoring results in the reporting period.

**Table 3.4 Summary the Noise Monitoring Results in Reporting Period**

0700-1900 hrs. during weekdays		
Noise Monitoring Station	Range, dB(A), $L_{eq}$ (30 min.)	Limit Level, dB(A)
NM1	57.2 – 65.4	75.0
NM2	57.8 – 64.7	75.0

3.10 The monitoring results and graphical presentations can be referred to **Appendix E**.

- 3.11 No Action/Limit Level exceedance was recorded in the reporting month. Summary of exceedance is presented in **Appendix F**.
- 3.12 The major noise source identified at the designated noise monitoring stations was vehicles movement on Chuk Wan Street.

**4. ENVIRONMENTAL AUDIT****Site Audits**

- 4.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix G**.
- 4.2 Site audits were conducted on 5, 11, 18 and 26 September 2019 by ET after the commencement of construction works for the Contract. A joint site audit with the representative of IEC was carried out on 26 September 2019. The details of observations during site audit can refer to **Table 4.1**.

**Implementation Status of Environmental Mitigation Measures**

- 4.3 Details of the implementation of mitigation measures are provided in the **Appendix J**.
- 4.4 During the weekly environmental site inspections in the reporting period, no non-conformance was identified. The observations of the site audit for the Projects are summarized in **Table 4.1**.

**Table 4.1 Observations of Site Audit**

Parameters	Date	Ref. No	Observations	Follow Up Action
Water Quality	11/9/2019	190911-R02	Ponding water in MBR Facility Building should be avoided.	Please refer to 190918-R01.
	18/9/2019	190918-R01		The ponding waster was cleared.
Air Quality	N/A	N/A	--	--
Noise	N/A	N/A	--	--
Waste/Chemical Management	11/9/2019	190911-R01	Accumulation of general refuse should be avoided.	Majority of refuse has been disposed.
Permit/ Licenses	N/A	N/A	--	--

**Review of Environmental Monitoring Procedures**

- 4.5 The monitoring works conducted by Contract No. DE/2014/01 were reviewed at a regular basis to ensure the monitoring procedures were carried out properly.

**Status of Environmental Licensing and Permitting**

- 4.6 All permits/licenses obtained for the Contract DE/2014/01 are summarized in **Table 4.2**.

**Table 4.2 Summary of Environmental Licensing and Permit Status**

Permit No.	Valid Period		Details	Status
	From	To		
<b>Environmental Permit</b>				
FEP-02/474/2013	15/2/2018	N/A	The FEP was approved on 15/2/2018	Valid
<b>Registered Chemical Waste Producer</b>				

Permit No.	Valid Period		Details	Status
	From	To		
WPN5213-624-T3685-01	3/7/2017	N/A	The application was approved on 3/7/2017	Valid
<b>Billing Account for Disposal of Construction Waste</b>				
A/C No.7024165	4/2/2016	N/A	The application was approved on 4/2/2016	Valid

### Status of Waste Management

- 4.7 The amount of wastes generated by the activities of the Project in the reporting month is shown in **Appendix H** and **Table 4.3**.

**Table 4.3 Quantities of Waste Generated from the Reporting Month**

Type of waste		Quantity	Disposal Location
C&D Materials (inert)		0 m <sup>3</sup>	-
C&D Materials (non-inert)	General Refuse	263.28 tonne	NENT / TM38-FB
	Chemical Waste	0 kg	-
	Paper/ cardboard	62 kg	Lau Choi Kee Papers Co. Ltd (35 Po Wan Road, Sheung Shui, NT)
	Plastics	0 kg	-
	Metals	0 kg	-

### Implementation Status of Event Action Plans

- 4.8 The Event Action Plans for air quality and noise are presented in **Appendix I**.

#### 1-hr TSP

- 4.9 No Action/Limit Level exceedance was recorded.

#### 24-hr TSP

- 4.10 No Action/Limit Level exceedance was recorded.

#### Construction Noise

- 4.11 No Action/Limit Level exceedance was recorded.

#### Landscape and Visual

- 4.12 No non-compliance was recorded.

### Site Inspection Conducted by Government Department

- 4.13 No site inspection for Contract DE/2014/01 was conducted by Government Department in the reporting month.

### Summary of Complaints, Prosecutions, Reporting Changes and Notification of Summons

- 4.14 No environmental complaint, prosecution, reporting changes and notification of

summons were received or reported since the commencement of the Project. There were no environmental complaint received since the commencement of the Project. The Complaint Log is presented in **Appendix K**.



**5. FUTURE KEY ISSUES****Key Issues for the Coming Month**

5.1 Key issues to be considered in the coming month for the Contract include:

**Table 5.1 Future Key Issue for the next Reporting Month**

<b>Major Construction Works</b>	<b>Potential Pollution Issues</b>	<b>Mitigation Measures</b>
<ul style="list-style-type: none"> <li>• Installation of FRP walkway at G/F of MBR Facility Building.</li> <li>• Installation of chemical dosing system in Chemical Rooms.</li> <li>• T &amp; C for Pre – Treatment Screen Chamber.</li> <li>• T &amp; C for Membrane Filtration System.</li> <li>• T &amp; C for Bioreactor NO.1</li> <li>• PLC Signal Test and Control Test.</li> </ul>	<ul style="list-style-type: none"> <li>• Leakage from chemicals containers.</li> <li>• Waste accumulation on site.</li> </ul>	<ul style="list-style-type: none"> <li>• Waste should be stored and disposed properly to avoid accumulation and leakage.</li> <li>• Accumulated waste to be recycled on-site whenever possible.</li> </ul>

**Monitoring Schedule for the Next Reporting Period**

5.2 The tentative environmental monitoring schedules for the next reporting month are shown in **Appendix B**.

**Construction Program for the Next Reporting Period**

5.3 The tentative construction program is provided in **Appendix L**.

## 6. CONCLUSIONS AND RECOMMENDATIONS

### Conclusions

- 6.1 Environmental monitoring and audit works were performed in the reporting month for the Project. The results were checked and reviewed by the ET of Contract DE/2014/01.

#### 1-hour TSP Monitoring

- 6.2 The monitoring works for the Project were covered by the ET of Contract DE/2014/01. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### 24-hour TSP Monitoring

- 6.3 The monitoring works for the Project were covered by the ET of Contract DE/2014/01. No Action/Limit Level exceedance was recorded during the 24-hour TSP monitoring.
- 6.4 All 24-hour TSP monitoring at the monitoring station of AM1a and AM2a was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Construction Noise Monitoring

- 6.5 The monitoring works for the Project were covered by the ET of Contract DE/2014/01. All Construction Noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Environmental Audit

- 6.6 Weekly environmental site audits were conducted by the ET of Contract No. DE/2014/01 at the site area during the reporting month. No non-compliance was recorded.

#### Complaint, notification of summons and Prosecution

- 6.7 No environmental complaint was received in the reporting month
- 6.8 No notification of summons and prosecution were received in the reporting month.

### **Recommendations for Future Reporting Months:**

- 6.9 The following recommendations were made for future reporting months:

#### *Air Quality*

- To regularly maintain the machinery and vehicles on site;
- To follow up any exceedance caused by the construction works;

#### *Noise*

- To inspect the noise source inside the site;
- To follow up any exceedance caused by the construction works;

- To space out noisy equipment and position the equipment as far away as possible from sensitive receivers;
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.
- To provide adequate lubricant on mechanical equipment to reduce frictional noise; and
- To well maintain the mechanical equipment/ machineries to avoid abnormal noise nuisance.

#### *Water Quality*

- To identify any discharge of wastewater from the construction site;
- To avoid blockage of U channel and drainage system by sediment;
- To avoid water accumulation on site and carry out larviciding against mosquito breeding for stagnant water when mosquito larvae are observed; and
- To avoid spoilage of run-off from construction site to public area.
- The discharge quality must meet the requirements specified in the discharge licence.

#### *Waste/Chemical Management*

- To provide proper rubbish bins / skips for waste collection;
- To check for any accumulation of wasted materials or rubbish on site;
- To provide proper storage area or drip trays for oil and chemical containers on site;
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the equipment;
- To avoid improper handling or storage of oil drum on site.

Faint, illegible text at the top left of the page, possibly a header or introductory paragraph.

Faint, illegible text at the top right of the page, possibly a header or introductory paragraph.

## FIGURES

Faint, illegible text in the middle section of the page, likely containing descriptions or captions for figures.

**NOTES :**

1. DIMENSIONS, LEVELS, SLOPES, DISTANCES, LOCATIONS, DIRECTIONS, BEARING, AREA, VOLUME, ETC. SHALL BE AS SHOWN ON THIS DRAWING.
2. ALL WORK SHALL BE IN ACCORDANCE WITH THE SPECIFICATIONS AND CONDITIONS OF CONTRACT.
3. ALL WORK SHALL BE IN ACCORDANCE WITH THE SPECIFICATIONS AND CONDITIONS OF CONTRACT.



ADVANCE WORKS


NO.	DATE	DESCRIPTION	BY	CHECKED
1	11/02/02	ISSUE FOR TENDER		
2	12/04/02	REVISED		
3	12/04/02	REVISED		
4	12/04/02	REVISED		
5	12/04/02	REVISED		
6	12/04/02	REVISED		
7	12/04/02	REVISED		
8	12/04/02	REVISED		
9	12/04/02	REVISED		
10	12/04/02	REVISED		
11	12/04/02	REVISED		
12	12/04/02	REVISED		
13	12/04/02	REVISED		
14	12/04/02	REVISED		
15	12/04/02	REVISED		
16	12/04/02	REVISED		
17	12/04/02	REVISED		
18	12/04/02	REVISED		
19	12/04/02	REVISED		
20	12/04/02	REVISED		
21	12/04/02	REVISED		
22	12/04/02	REVISED		
23	12/04/02	REVISED		
24	12/04/02	REVISED		
25	12/04/02	REVISED		
26	12/04/02	REVISED		
27	12/04/02	REVISED		
28	12/04/02	REVISED		
29	12/04/02	REVISED		
30	12/04/02	REVISED		
31	12/04/02	REVISED		
32	12/04/02	REVISED		
33	12/04/02	REVISED		
34	12/04/02	REVISED		
35	12/04/02	REVISED		
36	12/04/02	REVISED		
37	12/04/02	REVISED		
38	12/04/02	REVISED		
39	12/04/02	REVISED		
40	12/04/02	REVISED		
41	12/04/02	REVISED		
42	12/04/02	REVISED		
43	12/04/02	REVISED		
44	12/04/02	REVISED		
45	12/04/02	REVISED		
46	12/04/02	REVISED		
47	12/04/02	REVISED		
48	12/04/02	REVISED		
49	12/04/02	REVISED		
50	12/04/02	REVISED		

PROJECT NO. DEM1619/AM02  
 DRAWING TITLE: KEY PLAN AND LOCATION PLAN  
 SCALE: 1:5000  
 DATE: 12/04/02  
 DRAWN BY: [Name]  
 CHECKED BY: [Name]

PROVISION OF ELECTRICAL AND MECHANICAL FACILITIES FOR SIEN TUNG INDUSTRIAL WORKS - PHASE 1B. THE WORKS ARE TO BE PROVIDED FOR THE SIEN TUNG INDUSTRIAL WORKS AND NO. 3707 SOUTH ROAD SEWAGE PUMPING STATION.

KEY PLAN AND LOCATION PLAN

DRAINAGE SERVICES DEPARTMENT  
 GOVERNMENT OF THE HONG KONG  
 SPECIAL ADMINISTRATIVE REGION



KEY PLAN  
 (1 : 5000)

SEWER AND SEWAGE TREATMENT WORKS

PROJECT OFFICE AND STORAGE AREA

PROJECT OFFICE

STRUCTURE NO. 2

STRUCTURE NO. 1

STRUCTURE NO. 3

STRUCTURE NO. 4

STRUCTURE NO. 5

STRUCTURE NO. 6

STRUCTURE NO. 7

STRUCTURE NO. 8

STRUCTURE NO. 9

STRUCTURE NO. 10

STRUCTURE NO. 11

STRUCTURE NO. 12

STRUCTURE NO. 13

STRUCTURE NO. 14

STRUCTURE NO. 15

STRUCTURE NO. 16

STRUCTURE NO. 17

STRUCTURE NO. 18

STRUCTURE NO. 19

STRUCTURE NO. 20

STRUCTURE NO. 21

STRUCTURE NO. 22

STRUCTURE NO. 23

STRUCTURE NO. 24

STRUCTURE NO. 25

STRUCTURE NO. 26

STRUCTURE NO. 27

STRUCTURE NO. 28

STRUCTURE NO. 29

STRUCTURE NO. 30

STRUCTURE NO. 31

STRUCTURE NO. 32

STRUCTURE NO. 33

STRUCTURE NO. 34

STRUCTURE NO. 35

STRUCTURE NO. 36

STRUCTURE NO. 37

STRUCTURE NO. 38

STRUCTURE NO. 39

STRUCTURE NO. 40

STRUCTURE NO. 41

STRUCTURE NO. 42

STRUCTURE NO. 43

STRUCTURE NO. 44

STRUCTURE NO. 45


STRUCTURE NO. 46

STRUCTURE NO. 47


STRUCTURE NO. 48

STRUCTURE NO. 49

STRUCTURE NO. 50



Title	Contract No. DE/2014/01 Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	Scale N.T.S	Project No. MA16002	<b>WELLAB 匯力</b> consulting . testing . research
	Locations of Impact Air Quality Monitoring Stations	Date Aug-19	Figures 2	




STATION	LOCATION
NM1	Wai Lei Tsuen
NM2	Fu Tei Au

**LEGEND**

- SHEK WU HUI SEWAGE TREATMENT WORKS
- SITE FOR FURTHER EXPANSION
- CONSTRUCTION NOISE MONITORING STATION

Title	Contract No. DE/2014/01 Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	Scale N.T.S	Project No. MA16002	<b>WELLAB 匯力</b> consulting . testing . research
	Locations of Impact Noise Monitoring Stations	Date Oct-17	Figures 3	



Title

Contract No. DE/2014/01  
 Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works –  
 Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station

Scale

N.T.S

Project No.

MA16002

Version

v.1

Figure

4

Project Organization Chart



---

**APPENDIX A  
ACTION AND LIMIT LEVELS FOR AIR  
QUALITY AND NOISE QUALITY**

---

## Appendix A Action and Limit Levels

Table A-1 Action and Limit Levels for 1-Hour TSP and 24-Hour TSP

Monitoring Stations	Action Level ( $\mu\text{g}/\text{m}^3$ )		Limit Level ( $\mu\text{g}/\text{m}^3$ )	
	1-hour	24-hour	1-hour	24-hour
AM1	286	N/A	500	N/A
AM1a	N/A	147	N/A	260
AM2	276	N/A	500	N/A
AM2a/AM2b	N/A	155	N/A	260

Table A-2 Action and Limit Level for Construction Noise

Monitoring Stations	Time Period	Action Level	Limit Level in dB(A)
NM1	0700-1900 hours on normal weekdays	When one documented complaint is received	>75*
NM2			

Note: (\*) Reduces to 70 dB(A) for schools and 65 dB(A) during the school examination periods.

---

**APPENDIX B  
ENVIRONMENTAL MONITORING  
SCHEDULES**

---

**Contract No. DE/2014/01**  
**Provision of Electrical and Mechanical Facilities**  
**for Shek Wu Hui Sewage Treatment Works**  
**Impact Air and Noise Monitoring Schedule for September 2019**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	7-Sep
1-Sep	2-Sep	3-Sep	4-Sep	5-Sep	6-Sep	7-Sep	
	24 hr TSP (AM2a)	1 hr TSP X3 Noise 24 hr TSP (AM1a)			24 hr TSP (AM1a)		
8-Sep	9-Sep	10-Sep	11-Sep	12-Sep	13-Sep	14-Sep	
	1 hr TSP X3 24 hr TSP (AM2b)			24 hr TSP (AM1a & AM2b)	1 hr TSP X3 Noise		
15-Sep	16-Sep	17-Sep	18-Sep	19-Sep	20-Sep	21-Sep	
22-Sep	23-Sep	24-Sep	25-Sep	26-Sep	27-Sep	28-Sep	
		24 hr TSP (AM1a & AM2b)	24 hr TSP (AM1a & AM2b)				
29-Sep	30-Sep						
	1 hr TSP X3 Noise		1 hr TSP X3 Noise		24 hr TSP (AM1a & AM2b)		

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

**Air Quality Monitoring Station**

- AM1 - No. 31 Wai Loi Tsuen (1hr)
- AM2 - Fu Tei Au (1hr)
- AM1a - Southeast Side of SWHSTW site boundary (24hr)
- AM2a - RE's Site Office (24hr)
- AM2b - Northeast Side of SWHSTW site boundary (24hr)

**Noise Monitoring Station**

- NM1 - No. 31 Wai Loi Tsuen
- NM2 - Fu Tei Au

**Contract No. DE/2014/01**  
**Provision of Electrical and Mechanical Facilities**  
**for Shek Wu Hui Sewage Treatment Works**  
**Tentative Impact Air and Noise Monitoring Schedule for October 2019**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	7-Oct	8-Oct	9-Oct	10-Oct	11-Oct	12-Oct
6-Oct	13-Oct	14-Oct	15-Oct	16-Oct	17-Oct	18-Oct
20-Oct	21-Oct	22-Oct	23-Oct	24-Oct	25-Oct	26-Oct
27-Oct	28-Oct	29-Oct	30-Oct	31-Oct		
				24 hr TSP	1 hr TSP X3	
				24 hr TSP	1 hr TSP X3 Noise	
				24 hr TSP	1 hr TSP X3 Noise	
				24 hr TSP	1 hr TSP X3 Noise	
	24 hr TSP	1 hr TSP X3 Noise			24 hr TSP	
	1 hr TSP X3 Noise			24 hr TSP		
				24 hr TSP	1 hr TSP X3	

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

**Air Quality Monitoring Station**

- AM1 - No. 31 Wai Loi Tsuen (1hr)
- AM2 - Fu Tei Au (1hr)
- AM1a - Southeast Side of SWHSTW site boundary (24hr)
- AM2b - Northeast Side of SWHSTW site boundary (24hr)

**Noise Monitoring Station**

- NM1 - No.31 Wai Loi Tsuen
- NM2 - Fu Tei Au

---

---

**APPENDIX C  
COPIES OF CALIBRATION  
CERTIFICATES**

---

---

**TEST REPORT**

**APPLICANT:** Wellab Limited  
(EM&A Department)  
Room 1701, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	32048
Date of Issue:	2019-09-12
Date Received:	2019-09-11
Date Tested:	2019-09-12
Date Completed:	2019-09-12
Next Due Date:	2019-11-11

Page: 1 of 1

**ATTN:** Mr. W. K. Tang

**Certificate of Calibration**

**Item for Calibration:**

Description	: Dust Monitor
Manufacturer	: Met One Instruments
Model No.	: AEROCET-831
Serial No.	: X23807
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 1 minute
Equipment No.	: WA-01-01

**Test Conditions:**

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	1.048
-------------------------	-------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*  
For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
General Manager

**TEST REPORT**

**APPLICANT:** Wellab Limited  
(EM&A Department)  
Room 1701, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	31802A
Date of Issue:	2019-07-15
Date Received:	2019-07-13
Date Tested:	2019-07-13
Date Completed:	2019-07-15
Next Due Date:	2019-09-12

Page: 1 of 1

**ATTN:** Mr. W. K. Tang

**Certificate of Calibration**

**Item for Calibration:**

Description	: Dust Monitor
Manufacturer	: Met One Instruments
Model No.	: AEROCET-831
Serial No.	: X23808
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 1 minute
Equipment No.	: WA-01-02

**Test Conditions:**

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	1.106
-------------------------	-------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
General Manager



**TEST REPORT**

**APPLICANT:** Wellab Limited  
(EM&A Department)  
Room 1701, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	32048A
Date of Issue:	2019-09-12
Date Received:	2019-09-11
Date Tested:	2019-09-12
Date Completed:	2019-09-12
Next Due Date:	2019-11-11

Page: 1 of 1

**ATTN:** Mr. W. K. Tang

**Certificate of Calibration**

**Item for Calibration:**

Description : Dust Monitor  
 Manufacturer : Met One Instruments  
 Model No. : AEROCET-831  
 Serial No. : X23808  
 Flow rate : 0.1 cfm  
 Zero Count Test : 0 count per 1 minute  
 Equipment No. : WA-01-02

**Test Conditions:**

Room Temperature : 17-22 degree Celsius  
 Relative Humidity : 40-70%

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	1.069
-------------------------	-------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
 General Manager

**TEST REPORT**

**APPLICANT:** Wellab Limited  
(EM&A Department)  
Room 1701, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	31952A
Date of Issue:	2019-08-19
Date Received:	2019-08-17
Date Tested:	2019-08-17
Date Completed:	2019-08-19
Next Due Date:	2019-10-16

Page: 1 of 1

**ATTN:** Mr. W. K. Tang

**Certificate of Calibration**

**Item for Calibration:**

Description	: Dust Monitor
Manufacturer	: Met One Instruments
Model No.	: AEROCET-831
Serial No.	: X24477
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 1 minute
Equipment No.	: WA-01-06

**Test Conditions:**

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	1.087
-------------------------	-------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
\_\_\_\_\_  
**PATRICK TSE**  
Laboratory Manager

**TEST REPORT**

**APPLICANT:** Wellab Limited  
(EM&A Department)  
Room 1701, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	31802D
Date of Issue:	2019-07-15
Date Received:	2019-07-13
Date Tested:	2019-07-13
Date Completed:	2019-07-15
Next Due Date:	2019-09-12

Page: 1 of 1

**ATTN:** Mr. W. K. Tang

**Certificate of Calibration**

**Item for Calibration:**

Description	: Dust Monitor
Manufacturer	: Met One Instruments
Model No.	: AEROCET-831
Serial No.	: X24475
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 1 minute
Equipment No.	: WA-01-07

**Test Conditions:**

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	1.104
-------------------------	-------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
\_\_\_\_\_  
**PATRICK TSE**  
General Manager

**TEST REPORT**

**APPLICANT:** Wellab Limited  
(EM&A Department)  
Room 1701, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	32048D
Date of Issue:	2019-09-12
Date Received:	2019-09-11
Date Tested:	2019-09-12
Date Completed:	2019-09-12
Next Due Date:	2019-11-11

Page: 1 of 1

**ATTN:** Mr. W. K. Tang

**Certificate of Calibration**

**Item for Calibration:**

Description : Dust Monitor  
 Manufacturer : Met One Instruments  
 Model No. : AEROCET-831  
 Serial No. : X24475  
 Flow rate : 0.1 cfm  
 Zero Count Test : 0 count per 1 minute  
 Equipment No. : WA-01-07

**Test Conditions:**

Room Temperature : 17-22 degree Celsius  
 Relative Humidity : 40-70%

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	1.109
-------------------------	-------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
 General Manager

**TEST REPORT**

**APPLICANT:** Wellab Limited  
(EM&A Department)  
Room 1701, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	31950
Date of Issue:	2019-08-14
Date Received:	2019-08-12
Date Tested:	2019-08-12
Date Completed:	2019-08-14
Next Due Date:	2020-08-13

Page: 1 of 1

**ATTN:** Mr. W. K. Tang

**Certificate of Calibration**

**Item for Calibration:**

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 957
Serial No.	: 21459
Microphone No.	: 43676
Equipment No.	: N-08-08

**Test Conditions:**

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Test Specifications**

Performance checking at 94 and 114 dB

**Methodology:**

In-house method, according to manufacturer instruction manual

**Results:**

Reference Set Point, dB	Instrument Reading, dB
94	94.0
114	114.0

\*\*\*\*\*

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager

### TEST REPORT

**APPLICANT:** Wellab Limited  
(EM&A Department)  
Room 1701, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	32049A
Date of Issue:	2019-09-16
Date Received:	2019-09-13
Date Tested:	2019-09-13
Date Completed:	2019-09-16
Next Due Date:	2020-09-15

Page: 1 of 1

**ATTN:** Mr. W. K. Tang

### Certificate of Calibration

**Item for calibration:**

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 977
Serial No.	: 45482
Microphone No.	: 63626
Equipment No.	: N-08-14

**Test conditions:**

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Test Specifications:**

Performance checking at 94 and 114 dB

**Methodology:**

In-house method, according to manufacturer instruction manual

**Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**



**PATRICK TSE**  
General Manager

**TEST REPORT**

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	30524C
Date of Issue:	2018-12-17
Date Received:	2018-12-15
Date Tested:	2018-12-15
Date Completed:	2018-12-17
Next Due Date:	2019-12-16

**ATTN:** Mr. W.K. Tang

Page: 1 of 1

**Certificate of Calibration**

**Item for calibration:**

Description : Sound & Vibration Analyser  
Manufacturer : BSWA  
Model No. : BSWA 801  
Serial No. : 35927  
Equipment No. : N-13-03

**Test conditions:**

Room Temperature : 17-22 degree Celsius  
Relative Humidity : 40-70%

**Test Specifications:**

Performance checking at 94 and 114 dB

**Methodology:**

In-house method, according to manufacturer instruction manual

**Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

*PREPARED AND CHECKED BY:*  
For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager

**TEST REPORT**

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	29816
Date of Issue:	2018-09-29
Date Received:	2018-09-28
Date Tested:	2018-09-28
Date Completed:	2018-09-29
Next Due Date:	2019-09-28

**ATTN:** Mr. W.K. Tang

Page: 1 of 1

**Item for calibration:**

Description	: Acoustical Calibrator
Manufacturer	: SVANTEK
Model No.	: SV30A
Serial No.	: 24803
Equipment No.	: N-09-03

**Test conditions:**

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Methodology:**

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

**Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager



## TEST REPORT

**APPLICANT:** Wellab Limited  
(EM&A Department)  
Room 1701, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	32243
Date of Issue:	2019-09-30
Date Received:	2019-09-27
Date Tested:	2019-09-27
Date Completed:	2019-09-30
Next Due Date:	2020-09-29

Page: 1 of 1

**ATTN:** Mr. W. K. Tang

### Certificate of Calibration

**Item for calibration:**

Description	: Acoustical Calibrator
Manufacturer	: SVANTEK
Model No.	: SV30A
Serial No.	: 24803
Equipment No.	: N-09-03

**Test conditions:**

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Methodology:**

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

**Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
\_\_\_\_\_  
**PATRICK TSE**  
General Manager

**TEST REPORT**

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	29817
Date of Issue:	2018-09-29
Date Received:	2018-09-28
Date Tested:	2018-09-28
Date Completed:	2018-09-29
Next Due Date:	2019-09-28

**ATTN:** Mr. W.K. Tang

Page: 1 of 1

**Item for calibration:**

Description	: Acoustical Calibrator
Manufacturer	: SVANTEK
Model No.	: SV30A
Serial No.	: 24780
Equipment No.	: N-09-05

**Test conditions:**

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Methodology:**

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

**Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
\_\_\_\_\_  
**PATRICK TSE**  
Laboratory Manager

**TEST REPORT**

**APPLICANT:** Wellab Limited  
(EM&A Department)  
Room 1701, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	31951
Date of Issue:	2019-08-20
Date Received:	2019-08-16
Date Tested:	2019-08-16
Date Completed:	2019-08-20
Next Due Date:	2020-08-19

Page: 1 of 1

**ATTN:** Mr. W. K. Tang

**Certificate of Calibration**

**Item for Calibration:**

Description : Acoustical Clibrator  
 Manufacturer : Brüel & Kjær  
 Model No. : 4321  
 Serial No. : 2412367  
 Equipment No. : N-02-03

**Test Conditions:**

Room Temperature : 17-22 degree Celsius  
 Relative Humidity : 40-70%

**Methodology:**

The Sound Level Calibrator has been calibrated in accordance with the document procedures and using a standard(s) and instruction(s) which are recommended by the manufacturer, or equivalent.

**Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1dB
At 114 dB SPL	114.0	114.0 ± 0.1dB

\*\*\*\*\*

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
 Laboratory Manager

## High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

File No. MA16002/70/0007

Station: AM1a - SWHSTW site boundary Operator: WK  
 Date: 10-Jul-19 Next Due Date: 9-Sep-19  
 Equipment No.: A-01-70 Serial No. 3216

Ambient Condition			
Temperature, Ta (K)	304	Pressure, Pa (mmHg)	755.5

Orifice Transfer Standard Information					
Serial No.	0993	Slope, mc	0.0572	Intercept, bc	-0.02285
Last Calibration Date:	25-Feb-19	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	25-Feb-20	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	$\Delta H$ (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X-axis	$\Delta W$ (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	12.5	3.49	61.41	7.8	2.76
2	10.4	3.18	56.05	6.0	2.42
3	7.7	2.74	48.28	5.1	2.23
4	5.3	2.27	40.13	3.7	1.90
5	3.3	1.79	31.75	2.2	1.46

By Linear Regression of Y on X

Slope,  $m_w =$  0.0412 Intercept,  $b_w =$  0.1972  
 Correlation coefficient\* = 0.9926

\*If Correlation Coefficient < 0.990, check and recalibrate.

### Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

$$m_w \times Qstd + b_w = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point;  $W = (m_w \times Qstd + b_w)^2 \times (760 / Pa) \times (Ta / 298) =$  3.97

Remarks: \_\_\_\_\_

Conducted by: W.K. Tang Signature: [Signature]  
 Checked by: LEE MAN WAI Signature: [Signature]

Date: 10/7/19  
 Date: 10-7-2019

## High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

File No. MA16002/10/0008

Station: AM1a - Southeast Side of SWUSTW site boundary Operator: WK  
 Date: 9-Sep-19 Next Due Date: 8-Nov-19  
 Equipment No.: A-01-70 Serial No. 3216

Ambient Condition			
Temperature, Ta (K)	304.9	Pressure, Pa (mmHg)	767.1

Orifice Transfer Standard Information					
Serial No.	0993	Slope, mc	0.0572	Intercept, bc	-0.02285
Last Calibration Date:	25-Feb-19	$mc \times Q_{std} + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	25-Feb-20	$Q_{std} = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	$\Delta H$ (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	10.9	3.28	57.73	8.8	2.95
2	8.8	2.95	51.92	7.5	2.72
3	6.7	2.57	45.35	6.1	2.45
4	4.4	2.08	36.83	4.1	2.01
5	3.1	1.75	30.98	2.9	1.69

By Linear Regression of Y on X

Slope, mw = 0.0470 Intercept, bw = 0.2688  
 Correlation coefficient\* = 0.9974

\*If Correlation Coefficient < 0.990, check and recalibrate.

### Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

$$mw \times Q_{std} + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W =  $(mw \times Q_{std} + bw)^2 \times (760 / Pa) \times (Ta / 298) =$  5.32

Remarks: \_\_\_\_\_

Conducted by: W.K. Tang Signature: [Signature]  
 Checked by: LEE MAN WAI Signature: [Signature]

Date: 9-9-2019  
 Date: 9-9-2019

## High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

File No. MA16002/45/0007

Station: AM2a - RE's Site Office Operator: WK  
 Date: 10-Jul-19 Next Due Date: 9-Sep-19  
 Equipment No.: A-01-45 Serial No. 1309

Ambient Condition			
Temperature, Ta (K)	304	Pressure, Pa (mmHg)	755.5

Orifice Transfer Standard Information					
Serial No.	0993	Slope, mc	0.0572	Intercept, bc	-0.02285
Last Calibration Date:	25-Feb-19	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	25-Feb-20	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/760) x (298/Ta)] <sup>1/2</sup> Y-axis
1	12.9	3.55	62.38	7.8	2.76
2	10.7	3.23	56.85	6.8	2.57
3	7.8	2.76	48.59	5.0	2.21
4	5.6	2.34	41.24	3.5	1.85
5	3.3	1.79	31.75	2.2	1.46

By Linear Regression of Y on X

Slope, mw = 0.0432 Intercept, bw : 0.0905  
 Correlation coefficient\* = 0.9989

\*If Correlation Coefficient < 0.990, check and recalibrate.

### Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W = (mw x Qstd + bw)<sup>2</sup> x (760 / Pa) x (Ta / 298) = 3.89

Remarks: \_\_\_\_\_  
 \_\_\_\_\_

Conducted by: W.K. Tang Signature: W.K. Tang Date: 10/7/19  
 Checked by: LIE MAN WAI Signature: Lie Man Wai Date: 10-7-19

## High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

File No. MA16002/45/0008

Station: AM2b - Northeast Side of SW11S1W site boundary Operator: WK  
 Date: 9-Sep-19 Next Due Date: 8-Nov-19  
 Equipment No.: A-01-45 Serial No. 1309

Ambient Condition			
Temperature, Ta (K)	304.9	Pressure, Pa (mmHg)	757.4

Orifice Transfer Standard Information					
Serial No.	0993	Slope, mc	0.0572	Intercept, bc	-0.02285
Last Calibration Date:	25-Feb-19	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	25-Feb-20	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	$\Delta H$ (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X-axis	$\Delta W$ (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	16.8	4.05	71.11	9.7	3.07
2	13.0	3.56	62.60	7.6	2.72
3	9.1	2.98	52.44	5.7	2.36
4	6.3	2.48	43.70	3.6	1.87
5	3.6	1.87	33.13	2.1	1.43

By Linear Regression of Y on X

Slope, mw = 0.0436 Intercept, bw = -0.0014

Correlation coefficient\* = 0.9980

\*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation	
From the TSP Field Calibration Curve, take Qstd = <u>43 CFM</u>	
From the Regression Equation, the "Y" value according to	
$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$	
Therefore, Set Point: W = $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$	<u>3.60</u>

Remarks: \_\_\_\_\_

Conducted by: W.K. Tam Signature: [Signature] Date: 9/9/19  
 Checked by: B.E. [Signature] Signature: [Signature] Date: 9/9/2019



<b>RECALIBRATION</b>
<b>DUE DATE:</b>
February 25, 2020

# Certificate of Calibration

Calibration Certification Information			
Cal. Date: February 25, 2019	Rootsmeter S/N: 438320	Ta: 294 °K	
Operator: Jim Tisch		Pa: 762.0 mm Hg	
Calibration Model #: TE-5025A	Calibrator S/N: 0993		

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4070	3.2	2.00
2	3	4	1	1.0000	6.3	4.00
3	5	6	1	0.8940	7.8	5.00
4	7	8	1	0.8520	8.7	5.50
5	9	10	1	0.7010	12.7	8.00

Data Tabulation					
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H \left( \frac{Ta}{Pa} \right)}$ (y-axis)
1.0120	0.7193	1.4257	0.9958	0.7077	0.8784
1.0079	1.0079	2.0162	0.9917	0.9917	1.2423
1.0059	1.1251	2.2542	0.9898	1.1071	1.3889
1.0047	1.1792	2.3642	0.9886	1.1603	1.4567
0.9993	1.4256	2.8513	0.9833	1.4028	1.7569
<b>QSTD</b>	<b>m= 2.02048</b>		<b>QA</b>	<b>m= 1.26519</b>	
	<b>b= -0.02285</b>			<b>b= -0.01408</b>	
	<b>r= 0.99995</b>			<b>r= 0.99995</b>	

Calculations			
Vstd=	$\Delta Vol \left( \frac{Pa - \Delta P}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)$	Va=	$\Delta Vol \left( \frac{Pa - \Delta P}{Pa} \right)$
Qstd=	Vstd/ΔTime	Qa=	Va/ΔTime
For subsequent flow rate calculations:			
<b>Qstd=</b> $1/m \left( \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} \right) - b \right)$		<b>Qa=</b> $1/m \left( \left( \sqrt{\Delta H \left( \frac{Ta}{Pa} \right)} \right) - b \right)$	

Standard Conditions	
Tstd:	298.15 °K
Pstd:	760 mm Hg
Key	
ΔH:	calibrator manometer reading (in H2O)
ΔP:	rootsmeter manometer reading (mm Hg)
Ta:	actual absolute temperature (°K)
Pa:	actual barometric pressure (mm Hg)
b:	intercept
m:	slope

RECALIBRATION
US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc.  
 145 South Miami Avenue  
 Village of Cleves, OH 45002

www.tisch-env.com  
 TOLL FREE: (877)263-7610  
 FAX: (513)467-9009



---

**APPENDIX D  
1-HOUR AND 24-HOUR TSP  
MONITORING RESULTS AND  
GRAPHICAL PRESENTATION**

---

## Appendix D - 1-hour TSP Monitoring Results

Location AM1 - No.31 Wai Loi Tsuen			
Date	Time	Weather	Particulate Concentration ( $\mu\text{g}/\text{m}^3$ )
3-Sep-19	13:00	Fine	53.8
3-Sep-19	14:00	Fine	57.1
3-Sep-19	15:00	Fine	58.4
9-Sep-19	13:00	Cloudy	72.3
9-Sep-19	14:00	Cloudy	74.9
9-Sep-19	15:00	Cloudy	70.9
13-Sep-19	8:30	Sunny	78.6
13-Sep-19	9:30	Sunny	77.8
13-Sep-19	10:30	Sunny	74.4
19-Sep-19	9:00	Sunny	70.4
19-Sep-19	10:00	Sunny	67.8
19-Sep-19	11:00	Sunny	74.5
25-Sep-19	9:00	Sunny	86.0
25-Sep-19	10:00	Sunny	82.4
25-Sep-19	11:00	Sunny	88.6
30-Sep-19	9:00	Sunny	130.3
30-Sep-19	10:00	Sunny	142.6
30-Sep-19	11:00	Sunny	117.9
		Minimum	53.8
		Maximum	142.6
		Average	82.2

Location AM2 - Fu Tei Au			
Date	Time	Weather	Particulate Concentration ( $\mu\text{g}/\text{m}^3$ )
3-Sep-19	9:00	Fine	52.5
3-Sep-19	10:00	Fine	46.8
3-Sep-19	11:00	Fine	44.4
9-Sep-19	13:00	Cloudy	67.7
9-Sep-19	14:00	Cloudy	63.8
9-Sep-19	15:00	Cloudy	71.4
13-Sep-19	13:00	Sunny	77.0
13-Sep-19	14:00	Sunny	86.3
13-Sep-19	15:00	Sunny	79.0
19-Sep-19	13:00	Sunny	63.9
19-Sep-19	14:00	Sunny	66.7
19-Sep-19	15:00	Sunny	70.1
25-Sep-19	13:00	Sunny	74.6
25-Sep-19	14:00	Sunny	78.3
25-Sep-19	15:00	Sunny	82.0
30-Sep-19	13:00	Sunny	124.8
30-Sep-19	14:00	Sunny	132.0
30-Sep-19	15:00	Sunny	137.4
		Minimum	44.4
		Maximum	137.4
		Average	78.8

Appendix D- 24-hour TSP Monitoring Results

AM1a - SWHSTW site boundary / Southeast Side of SWHSTW site boundary

Sampling Date	Start Time	Weather Condition	Air Temp. (K)	Atmospheric Pressure, Pa (mmHg)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Conc. (µg/m <sup>3</sup> )
					Initial	Final		Initial	Final		Initial	Final			
3-Sep-19	10:45	Cloudy	302.5	757.7	3.5272	3.6014	0.0742	17688.6	17712.6	24.0	1.23	1.23	1.23	1765.5	42.0
6-Sep-19	9:00	Sunny	301.1	755.1	3.5019	3.5845	0.0826	17712.6	17736.6	24.0	1.23	1.23	1.23	1766.6	46.8
12-Sep-19	9:00	Sunny	302.5	761.3	3.4467	3.4841	0.0374	17736.6	17760.6	24.0	1.22	1.21	1.22	1749.9	21.4
18-Sep-19	9:00	Sunny	300.3	761.7	3.5178	3.6317	0.1199	17760.6	17784.6	24.0	1.22	1.22	1.22	1757.6	64.8
24-Sep-19	9:00	Sunny	300.1	766.4	3.4671	3.5990	0.1319	17784.6	17808.6	24.0	1.23	1.22	1.23	1764.4	74.8
27-Sep-19	9:00	Sunny	299.1	766.4	3.5283	3.7560	0.2277	17808.6	17832.6	24.0	1.23	1.23	1.23	1767.8	128.8
														Min	21.4
														Max	128.8
														Average	63.1



AM2a - RE's Site Office

Sampling Date	Start Time	Weather Condition	Air Temp. (K)	Atmospheric Pressure, Pa (mmHg)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Conc. (µg/m <sup>3</sup> )
					Initial	Final		Initial	Final		Initial	Final			
2-Sep-19	9:00	Cloudy	298.3	758.1	3.5742	3.6333	0.0591	8591.6	8615.6	24.0	1.23	1.23	1.23	1774.3	33.3
														Min	33.3
														Max	33.3
														Average	33.3

AM2b - Northeast Side of SWHSTW site boundary




Sampling Date	Start Time	Weather Condition	Air Temp. (K)	Atmospheric Pressure, Pa (mmHg)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Conc. (µg/m <sup>3</sup> )
					Initial	Final		Initial	Final		Initial	Final			
9-Sep-19	10:50	Sunny	304.9	757.2	3.4823	3.5674	0.0851	8615.6	8639.6	24.0	1.22	1.22	1.22	1751.3	48.6
12-Sep-19	9:00	Sunny	302.2	761.2	3.5291	3.6549	0.1358	8639.6	8663.6	24.0	1.23	1.22	1.22	1763.8	77.0
18-Sep-19	9:00	Sunny	300.0	761.4	3.5100	3.6266	0.1166	8663.6	8687.6	24.0	1.23	1.23	1.23	1770.4	65.9
24-Sep-19	9:00	Sunny	299.8	766.1	3.4635	3.6018	0.1383	8687.6	8711.6	24.0	1.23	1.23	1.23	1776.5	77.9
27-Sep-19	9:00	Sunny	298.8	766.1	3.4668	3.6766	0.2098	8711.6	8735.6	24.0	1.24	1.24	1.24	1779.5	117.9
														Min	48.6
														Max	117.9
														Average	77.4

### 1-hr TSP Concentration Levels



Title Contract No. DE/2014/01 Provision of Electrical and Mechanical and Facilities for Shek Wu Hui Sewage Treatment Works Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA16002	<b>WELLAB 匯力</b> consulting . testing . research
	Date Sep-19	Appendix D	

### 24-hr TSP Concentration Levels



Title Contract No. DE/2014/01 Provision of Electrical and Mechanical and Facilities for Shek Wu Hui Sewage Treatment Works  Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA16002	<b>WELLAB 匯力</b> consulting . testing . research
	Date Sep-19	Appendix D	

---

---

**APPENDIX E  
NOISE MONITORING RESULTS AND  
GRAPHICAL PRESENTATIONS**

---

---



## Appendix E - Noise Monitoring Results

(0700-1900 hrs on Normal Weekdays)

Location NM1 - No.31 Wai Loi Tsuen					
Date	Time	Weather	Unit: dB (A) (30-min)		
			Measured Noise Level		
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>
3-Sep-19	13:10	Cloudy	65.4	66.3	60.1
13-Sep-19	10:10	Sunny	57.2	59.8	52.2
19-Sep-19	9:10	Sunny	62.1	64.7	59.9
25-Sep-19	9:15	Sunny	61.5	64.3	58.2
30-Sep-19	9:30	Sunny	64.2	67.1	59.9

Location NM2 - Fu Tei Au					
Date	Time	Weather	Unit: dB (A) (30-min)		
			Measured Noise Level		
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>
3-Sep-19	9:25	Sunny	63.4	65.7	59.3
13-Sep-19	14:10	Sunny	64.7	65.8	59.4
19-Sep-19	13:15	Sunny	58.2	60.0	53.3
25-Sep-19	13:15	Sunny	57.8	60.1	53.6
30-Sep-19	13:30	Sunny	59.7	62.3	55.4

## Noise Levels



Title Contract No. DE/2014/01 Provision of Electrical and Mechanical and Facilities for Shek Wu Hui Sewage Treatment Works  Graphical Presentation of Noise Monitoring Results	Scale	N.T.S	Project No.	MA16002	<b>WELLAB 匯力</b> consulting . testing . research
	Date	Sep-19	Appendix	E	



---

**APPENDIX F  
SUMMARY OF EXCEEDANCE**

---

## **APPENDIX F – SUMMARY OF EXCEEDANCE**

**Reporting Month: September 2019**

- a) Exceedance Report for 1-hr TSP (NIL)**
- b) Exceedance Report for 24-hr TSP (NIL)**
- c) Exceedance Report for Construction Noise (NIL)**

---

**APPENDIX G  
SITE AUDIT SUMMARY**

---

Contract No: DE/2014/01

Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	190905
Date	5 September 2019 (Thursday)
Time	09:45-11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p><i>Part C - Water Quality</i></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Part D - Air Quality</i></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Part E - Construction Noise Impact</i></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Part F - Waste / Chemical Management</i></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Part G - Permit / Licenses</i></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Others / Remarks</i></p> <ul style="list-style-type: none"><li>On previous audit session (Ref. No. 190828), no environmental deficiency was observed during the site inspection.</li></ul>	

	Name	Signature	Date
Recorded by	ChunMing Li		6 September 2019
Checked by	Dr. Priscilla Choy		6 September 2019

Contract No: DE/2014/01

Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	190911
Date	11 September 2019 (Wednesday)
Time	09:30-10:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
190911-R02	<i>Part C - Water Quality</i> <ul style="list-style-type: none"><li>• Ponding in MBR Facility Building should be avoided.</li></ul>	C 8
190911-R01	<i>Part D - Air Quality</i> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <i>Part E - Construction Noise Impact</i> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <i>Part F - Waste / Chemical Management</i> <ul style="list-style-type: none"><li>• Accumulation of general refuse should be avoided.</li></ul> <i>Part G - Permit / Licenses</i> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <i>Others / Remarks</i> <ul style="list-style-type: none"><li>• On previous audit session (Ref. No. 190905), no environmental deficiency was observed during the site inspection.</li></ul>	F ii

	Name	Signature	Date
Recorded by	ChunMing Li		12 September 2019
Checked by	Dr. Priscilla Choy		12 September 2019

Contract No: DE/2014/01

*Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station*



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	190918
Date	18 September 2019 (Wednesday)
Time	09:30-10:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
190918-R01	<p><i>Part C - Water Quality</i></p> <ul style="list-style-type: none"><li>• Ponding in MBR Facility Building should be avoided.</li></ul> <p><i>Part D - Air Quality</i></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Part E - Construction Noise Impact</i></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Part F - Waste / Chemical Management</i></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Part G - Permit / Licenses</i></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Others / Remarks</i></p> <ul style="list-style-type: none"><li>• Refer to the previous audit session (Ref. No. 190911), 190911-R02 is remark as 190918-R01.</li></ul>	C 8

	Name	Signature	Date
Recorded by	ChunMing Li		19 September 2019
Checked by	Dr. Priscilla Choy		19 September 2019

Contract No: DE/2014/01

**Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station**



**Record Summary of Environmental Site Inspection**

**Inspection Information**

Checklist Reference Number	190926
Date	26 September 2019 (Thursday)
Time	09:30-10:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p><i>Part C - Water Quality</i></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Part D - Air Quality</i></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Part E - Construction Noise Impact</i></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Part F - Waste / Chemical Management</i></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Part G - Permit / Licenses</i></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Others / Remarks</i></p> <ul style="list-style-type: none"><li>• On previous audit session (Ref. No. 190918), the environmental deficiency was rectified by Contractor.</li></ul>	

	Name	Signature	Date
Recorded by	ChunMing Li		26 September 2019
Checked by	Dr. Priscilla Choy		26 September 2019

---

---

**APPENDIX H  
SUMMARY OF AMOUNT OF WASTE  
GENERATED**

---

---



Name of Department: Drainage Services Department

Contract No. : DE/2014/01

**Monthly Summary Waste Flow Table for 2019**

Month	Annual Quantities of Inert C&D Materials Generated Monthly						Annual Quantities of C&D Materials Generated Monthly					
	Total Quantity Generated (in '000m <sup>3</sup> )	Hard Rock & Large Broken Concrete (in '000m <sup>3</sup> )	Reused in the Contract (in '000m <sup>3</sup> )	Reused in other Projects (in '000m <sup>3</sup> )	Disposed as Public Fill (in '000m <sup>3</sup> )	Imported Fill (in '000m <sup>3</sup> )	Metals (in '000 kg)	Paper/ cardboard packaging (in '000 kg)	Plastics (see Note 3) (in '000 kg)	Chemicals Waste (in '000 kg)	Others, e.g. general refuse (in '000 kg)	
Jan	0	0	0	0	0	0	0	0.016	0	0	4.06	
Feb	0	0	0	0	0	0	0	0.009	0	0	2.63	
Mar	0	0	0	0	0	0	0	0.028	0	0	3.99	
Apr	0	0	0	0	0	0	0	0.015	0	0	9.58	
May	0	0	0	0	0	0	0	0	0	0	6.91	
Jun	0	0	0	0	0	0	0	0.025	0	0	24.61	
Sub-total	0	0	0	0	0	0	0	0.093	0	0	51.78	
Jul	0	0	0	0	0	0	0	0.021	0	0	2.89	
Aug	0	0	0	0	0	0	0	0.035	0	0	3.63	
Sep	0	0	0	0	0	0	0	0.062	0	0	263.28	
Oct	0	0	0	0	0	0	0	0	0	0	0	
Nov	0	0	0	0	0	0	0	0	0	0	0	
Dec	0	0	0	0	0	0	0	0	0	0	0	
Total	0	0	0	0	0	0	0	0.211	0	0	321.58	

**Forecast of Total Quantities of C&D Materials to be Generated from the Contractor**

Total Quantity Generated (in '000 m <sup>3</sup> )	Hard Rock & Large Broken Concrete (in '000 m <sup>3</sup> )	Reused in the Contract (in '000 m <sup>3</sup> )	Reused in other Projects (in '000 m <sup>3</sup> )	Disposed as Public Fill (in '000 m <sup>3</sup> )	Imported Fill (in '000 m <sup>3</sup> )	Metals (in '000 kg)	Paper/ cardboard packaging (in '000 kg)	Plastics (see Note 3) (in '000 kg)	Chemicals Waste (in '000 kg)	Others, e.g. general refuse (in '000 kg)
0	0	0	0	0	0	0	0.5	0.5	0.5	340

Notes: (1) The performance targets are given in PS Clause 6.21.8(14).

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m<sup>3</sup>. (PS Clause 6.21.7(4)(b) refers).

---

---

**APPENDIX I  
EVENT ACTION PLANS**

---

---

**APPENDIX I – Event / Action Plans**

**Table I-1 Event / Action Plan For Air Quality**

EVENT	ACTION				CONTRACTOR
	ET	IEC	ER	CONTRACTOR	
<b>ACTION LEVEL</b>					
1. Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Inform IEC and ER;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method.</li> </ol>	1. Notify Contractor.	<ol style="list-style-type: none"> <li>1. Rectify any unacceptable practice;</li> <li>2. Amend working methods if appropriate.</li> </ol>	
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC and ER;</li> <li>3. Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>4. Repeat measurements to confirm findings;</li> <li>5. Increase monitoring frequency to daily;</li> <li>6. Discuss with IEC and Contractor on remedial actions required;</li> <li>7. If exceedance continues, arrange meeting with IEC and ER;</li> <li>8. If exceedance stops, cease additional monitoring</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>5. Supervise Implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance writing;</li> <li>2. Notify Contractor;</li> <li>3. Ensure remedial measures properly implemented</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>2. Implement the agreed proposals;</li> <li>3. Amend proposal if appropriate.</li> </ol>	

ACTION		CONTRACTOR	
EVENT	ET	IEC	ER
LIMIT LEVEL			
1. Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Inform Contractor ,IEC, ER, and EPD;</li> <li>3. Repeat measurement to confirm findings;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>5. Supervise implementation of remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Ensure remedial measures properly implemented</li> </ol>
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Notify IEC, ER, Contractor and EPD;</li> <li>2. Identify source;</li> <li>3. Repeat measurement to confirm findings;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>6. Arrange meeting with IEC and ER to discuss the remedial actions to be</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Ensure remedial measures properly implemented;</li> <li>5. If exceedance continues,</li> </ol>
			<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Amend proposal if appropriate</li> </ol>
			<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Resubmit proposals if problem still not under control;</li> <li>5. Stop the relevant portion of works as determined by</li> </ol>

EVENT	ACTION				CONTRACTOR
	ET	IEC	ER	CONTRACTOR	
	<p>taken;</p> <p>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</p> <p>8. If exceedance stops, cease additional monitoring</p>		<p>consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</p>	<p>the ER until the exceedance is abated</p>	

Table I-2 Event / Action Plan For Construction Noise

ACTION		IEC	ER	CONTRACTOR
EVENT	ET			
Action Level being exceeded	<ol style="list-style-type: none"> <li>1. Notify IEC and Contractor;</li> <li>2. Carry out investigation;</li> <li>3. Report the results of investigation to the IEC, ER and Contractor;</li> <li>4. Discuss with the Contractor and formulate remedial measures;</li> <li>5. Increase monitoring frequency to check mitigation effectiveness</li> </ol>	<ol style="list-style-type: none"> <li>1. Review the analysed results submitted by the ET;</li> <li>2. Review the proposed remedial measures by the Contractor and advise the ER accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>4. Ensure remedial measures are properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposals to IEC;</li> <li>2. Implement noise mitigation proposals.</li> </ol>
Limit Level being exceeded	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC, ER, EPD and Contractor;</li> <li>3. Repeat measurements to confirm findings;</li> <li>4. Increase monitoring frequency;</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>6. Inform IEC, ER and EPD the causes and actions taken for the exceedances;</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>4. Ensure remedial measures properly implemented;</li> <li>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Resubmit proposals if problem still not under control;</li> <li>5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>

---

**APPENDIX J  
ENVIRONMENTAL MITIGATION  
IMPLEMENTATION SCHEDULE (EMIS)**

---

**APPENDIX J IMPLEMENTATION SCHEDULE OF ENVIRONMENTAL MITIGATION MEASURES (EMIS)**

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures	Who to implement the measures?	Location of the measure	When to implement the measures?	Requirements / Relevant Legislations
A	<b>Air Quality</b>					
S2.4.1.3	<p>Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices:</p> <ul style="list-style-type: none"> <li>• Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li> <li>• Any dusty material remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;</li> <li>• A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones;</li> <li>• The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</li> <li>• Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li> <li>• The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;</li> <li>• Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;</li> <li>• Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;</li> <li>• Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>• Any skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>• Every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;</li> <li>• Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the</li> </ul>	To minimize the dust impact	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Air Pollution Control Ordinance (APCO) and Air Pollution Control (Construction Dust) Regulation



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures	Who to implement the measures?	Location of the measure	When to implement the measures?	Requirements / Relevant Legislations
	<p>material filling line and no overfilling is allowed;</p> <ul style="list-style-type: none"> <li>Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system.</li> </ul>					
<b>B</b>	<b>Noise</b>					
S3.4.1.1	Use of movable barrier, enclosure, acoustic mat and quiet plant. Use of wooden frames barrier with a small-cantilevered upper portion of superficial density not less than 14kg/m <sup>2</sup> on a skid footing with 25mm thick internal sound absorptive lining.	To minimize construction noise impact arising from the Project at the affected noise sensitive receivers (NSRs)	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM,
S3.4.1.2	<p>Good Site Practice:</p> <ul style="list-style-type: none"> <li>Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.</li> <li>Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.</li> <li>Mobile plant, if any, should be sited as far away from NSRs as possible.</li> <li>Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.</li> <li>Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.</li> <li>Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.</li> </ul>	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction period of Advance Works and Main Works of Phase 1A	EIAO-TM, NCO
<b>C</b>	<b>Ecological Impact</b>					
S4.2.1.2	Avoid unnecessary lighting.	Minimize mortality impacts on birds.	Design/ Contractor/ Plant Operator	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM
S4.2.1.3	Good construction site practice to minimise dust generation should be followed on all construction sites. Measures to avoid, minimise and mitigate impacts on air quality are detailed in this schedule	Minimize dust generation from construction sites.	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures	Who to implement the measures?	Location of the measure	When to implement the measures?	Requirements / Relevant Legislations
S4.2.1.4	<p>The following measures to avoid, minimise and mitigate impact on water quality during construction phase shall be implemented</p> <ul style="list-style-type: none"> <li>• Temporary sewerage and drainage to be designed and installed to collect wastewater and prevent it from entering water bodies;</li> <li>• Proper locations well away from nearby water bodies should be used for temporary storage of materials (i.e. equipment, filling materials, chemicals and fuel) and temporary stockpiles of construction debris and spoil, and these should be identified before commencement of works;</li> <li>• To prevent muddy water entering nearby water bodies, work sites close to nearby water bodies should be isolated, using such items as sandbags or silt curtains with lead edge at bottom and properly supported props. Other protective measures should also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the work sites;</li> <li>• Construction debris and spoil should be covered and/or properly disposed of as soon as possible to avoid these being washed into nearby water bodies;</li> <li>• Proper locations for discharge outlets of temporary wastewater treatment facilities well away from sensitive receivers should be identified;</li> <li>• Adequate lateral support should be erected where necessary in order to prevent soil/mud from slipping into water bodies;</li> <li>• Site boundaries should be clearly marked and any works beyond the boundary strictly prohibited;</li> <li>• Regular water monitoring and site audit should be carried out at adequate points along any watercourses where construction works are underway upstream within their catchments and also on the Ng Tung, Sheung Yue and Shek Sheung Rivers. If the monitoring and audit results show that pollution occurs, adequate measures including temporarily cessation of works should be considered;</li> <li>• Excavation profiles should be properly designed and executed with attention to the relevant requirements for environment, health and safety;</li> <li>• Where soil to be excavated is situated beneath the groundwater table, it may be necessary to lower the groundwater table by installing well points or similar means;</li> <li>• Stockpiling sites should be lined with impermeable sheeting and banded. Stockpiles should be properly covered by impermeable sheeting to reduce dust emission during dry season or contaminated run-off during rainy season. Watering should be avoided on stockpiles of contaminated soil to minimize contaminated runoff and construction materials should be properly covered and located away from nearby</li> </ul>	<p>Avoid, minimise and mitigate impact on water quality</p>	<p>Contractor</p>	<p>Work Sites</p>	<p>Construction phase of Advance Works and Main Works of Phase 1A</p>	<p>EIAO-TM</p>

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures	Who to implement the measures?	Location of the measure	When to implement the measures?	Requirements / Relevant Legislations
	<p>water bodies; and</p> <ul style="list-style-type: none"> <li>• Supply of suitable clean backfill material after excavation, if required.</li> <li>• Vehicles containing any excavated materials should be suitably covered to limit potential dust emissions or contaminated run-off, and truck bodies and tailgates should be sealed to prevent discharge during transport or during wet season;</li> <li>• Speed control for the trucks carrying contaminated materials should be enforced;</li> <li>• Vehicle wheel washing facilities at construction sites' exit points should be established and used, where necessary; and</li> <li>• Other measures as detailed in this schedule.</li> </ul>					
<b>D</b>	<b>Water Quality Impact</b>					
S5.2.2.1	Construction Site Runoff Practices and measures provided in the Practice Note for Professional Persons on Construction Site Drainage, (PROPECC PN1/94) should be followed where applicable.	Control construction runoff	Contractors	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, WPCO, EIAO
S5.2.2.2–S5.2.2.3	<p>Sewage from Workforce</p> <ul style="list-style-type: none"> <li>• Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.</li> <li>• Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures</li> </ul>	Handling of site sewage	Contractors	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, WPCO, EIAO
<b>E</b>	<b>Waste Management</b>					
S6.2.2.1	<p>Good Site Practices and Waste Reduction Measures:</p> <ul style="list-style-type: none"> <li>• Nomination of an approved person, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site;</li> <li>• Training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling;</li> </ul>	Minimize waste Generation during construction	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal Ordinance (WDO)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures	Who to implement the measures?	Location of the measure	When to implement the measures?	Requirements / Relevant Legislations
	<ul style="list-style-type: none"> <li>Provision of sufficient waste disposal points and regular collection for disposal;</li> <li>Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;</li> <li>Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;</li> <li>An Environmental Management Plan (EMP) should be prepared by the contractor and submitted to the Engineer for approval.</li> </ul>					
S6.2.3.1	<p>Waste Reduction Measures:</p> <ul style="list-style-type: none"> <li>Segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> <li>Proper storage and site practices to minimize the potential for damage and contamination of construction materials;</li> <li>Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste;</li> <li>Sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and</li> <li>Provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling.</li> </ul>	Reduce waste generation	Contractor	Work Sites	Prior to the commencement of construction of Advance Works and Main Works of Phase 1A	WDO
S6.2.4.1 - S6.2.4.2	<p>Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include:</p> <ul style="list-style-type: none"> <li>Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution;</li> <li>Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and</li> <li>Different locations should be designated to stockpile each material to enhance reuse.</li> <li>Remove waste in timely manner;</li> <li>Employ the trucks with cover or enclosed containers for waste transportation;</li> <li>Obtain relevant waste disposal permits from the appropriate authorities; and</li> <li>Disposal of waste should be done at licensed waste disposal facilities.</li> </ul>	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	WDO
S6.2.5.3	<p>C&amp;D Material from Buildings Demolition and New Building Construction</p> <ul style="list-style-type: none"> <li>The Contractor should recycle as much as possible of the C&amp;DM on-site. Public fill and C&amp;DM waste should be segregated and stored in</li> </ul>	Minimize waste impacts from building demolition and new	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Land (Miscellaneous Provisions) Ordinance, WDO,

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures	Who to implement the measures?	Location of the measure	When to implement the measures?	Requirements / Relevant Legislations
	<p>different containers or skips to enhance reuse or recycling of materials and their proper disposal. For example, concrete and masonry can be crushed and used as fill, and steel reinforcing bar can be used by scrap steel mills. Different areas of the work sites should be designated for such segregation and storage.</p> <ul style="list-style-type: none"> <li>The use of wooden hoardings shall not be allowed. An alternative material, such as metal, aluminium or alloy etc, could be used.</li> <li>Government has developed a charging policy for the disposal of waste to landfill at present. It will provide additional incentive to reduce the volume of generated waste and ensure proper segregation to allow reuse of the inert material on site when implemented.</li> <li>In order to minimize the impacts of the demolition works, the generated wastes must be cleared as quickly as possible after demolition. Therefore, the demolition and clearance works should be undertaken simultaneously.</li> <li>To facilitate proper segregation of inert and non-inert C&amp;D material arising from demolition works, selective demolition method should be adopted.</li> </ul>	building construction				ETWB TCW No. 19/2005
S6.2.5.4	<p><b>Chemical Waste</b></p> <ul style="list-style-type: none"> <li>If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers.</li> <li>Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation</li> </ul>	Control the chemical waste and ensure proper storage, handling and disposal	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal (Chemical Waste General) Regulation, Code of Practice on the Packaging, Labelling and Storage of Chemical Waste
S6.2.5.5	<p><b>General Refuse</b></p> <ul style="list-style-type: none"> <li>General refuse should be stored in enclosed bins separately from construction and chemical wastes.</li> <li>Recycling bins should also be placed to encourage recycling.</li> <li>Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean.</li> <li>A reputable waste collector should be employed to remove general refuse on a daily basis.</li> </ul>	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal (Chemical Waste General) Regulation, Code of Practice on the Packaging, Labelling and Storage of Chemical Waste

---

---

**APPENDIX K  
COMPLAINT LOG**

---

---

**APPENDIX K – COMPLAINT LOG**

Reporting Month: September 2019

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
N.A.	N.A.	N.A.	N.A.	N.A.	N.A.

Remarks: No environmental complaint was received in the reporting month.

---

---

**APPENDIX L  
CONSTRUCTION PROGRAMME**

---

---



Activity ID	Activity Name	Accounting Number	Start Date	Finish Date	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	2017	2018	2019
<b>Contract Data</b>																			
<b>Starting Date &amp; Completion Date</b>																			
AS000010	Commence Date (LOV)		01-Dec-18A																
AS000020	Commence Starting Date		01-Dec-18A																
AS000110	Original Contract Period		01-Dec-18A	22-Oct-18A															
AS000220	Planned Completion for the whole of the Works		01-Dec-19																
<b>Access Date</b>																			
AS001010	PMS Site Office and Contractors Site Office and Storage Area (within 100 days)		01-Dec-18A	27-Apr-18A															
AS001020	Planned Access Date for PMS Site Office and Contractor's Site Office and Storage Area		01-Dec-18A	27-Apr-18A															
AS001030	Rawwater Chamber, MBR Pre-treatment Screen Chamber and its vicinity, within 250 days		01-Dec-18A	06-Nov-17A															
AS001022	Planned Access Date for Rawwater Chamber, MBR Pre-treatment Screen Chamber and its vicinity		01-Dec-18A	06-Nov-17A															
AS001030	Biomatrac no.1 (BR1) and its vicinity, within 550 days		01-Dec-18A	01-Dec-17A															
AS001023	Planned Access Date for Biomatrac no.1 (BR1) and its vicinity		01-Dec-18A	01-Dec-17A															
AS001040	MBR Facilities Building, Membrane Filtration System No.1 (MFS1) and its vicinity (within 350 days)		01-Dec-18A	19-Nov-17A															
AS001042	Planned Access Date for MBR Facilities Building, Membrane Filtration System No.1 (MFS1) and its vicinity		01-Dec-18A	19-Nov-17A															
AS001050	Ng Chow South Road Sewage Pumping Station (within 150 days)		01-Dec-18A	19-Jan-18A															
AS001052	Planned Access Date for Ng Chow South Road Sewage Pumping Station		01-Dec-18A	19-Jan-18A															
AS001100	New Access Date for MFB - J/F		01-May-18A	31-Aug-18A															
AS001120	New Access Date for MFB - G/F		01-Dec-17A	02-Dec-17A															
AS001130	New Access Date for MFB - C/F Box C		01-Sep-17A	28-Sep-17A															
AS001150	New Access Date for MFB - C/F Box D		01-Sep-17A	28-Sep-17A															
AS001170	New Access Date for MFB - 1/F Switchroom		03-Nov-17A	03-Nov-17A															
AS001175	New Access Date for MFB - LV Substation 1 to C/F		23-Nov-18A	23-Nov-18A															
AS001180	New Access Date for MFB - J/F (Air Blower Area)		20-Nov-18A	20-Nov-18A															
AS001185	New Access Date for MFB - J/F (Drier Area)		22-Nov-18A	22-Nov-18A															
AS001200	New Access Date for MFB - C/F		29-Jun-18A	29-Jun-18A															
AS001220	New Access Date for MFB - C/F		28-Jun-18A	28-Jun-18A															
AS001240	New Access Date for MFB - Pumpset & Roof		28-Jun-18A	28-Jun-18A															
AS001300	New Access Date for Pre-treatment Screen Chamber		03-Jun-18A	03-Jun-18A															
AS001320	New Access Date for Biomatrac Chamber		11-May-18A	11-May-18A															
AS001320H	New Access Date for MBR Pre-treatment Screen Facilities		12-Oct-18A	12-Oct-18A															
AS001340	New Access Date for Biomatrac No. 1 - 2nd Lane		05-Dec-17A	06-Dec-17A															
AS001342	New Access Date for Biomatrac No. 1 - 1st Lane (2nd Hall)		25-Jun-18A	25-Jun-18A															
AS001342G	New Access Date for Biomatrac No. 1 - 1st Lane (1st Hall)		06-May-18A	06-May-18A															
AS001344	New Access Date for Biomatrac No. 1 - Poor Access Zone		28-Mar-18A	28-Mar-18A															
AS001345H	New Access Date for Biomatrac No. 1 - Swing Zone		09-May-18A	09-May-18A															
AS001345H	New Access Date for Biomatrac No. 1 - M&B Pump Area		13-Sep-18A	13-Sep-18A															
AS001350H	New Access Date for Concrete Floor for Pre-treatment Pumping System Breaks BR1		12-Oct-18A	12-Oct-18A															
AS001350	New Access Date for Membrane Tanks		20-Nov-18A	20-Nov-18A															

**Contract No. DE/2014/01**

**Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works**

**Further Expansion Phase 1A - Advance Works and**

**Ng Chow South Road Sewage Pumping Station**

**Master Programme**

File Name: DE2014/01/1  
Layout: DE1401 (Rev. J) - WBS  
TASK (filter: All Activities)

Page 1 of 18

Remaining Work  
Critical Activity  
Milestone  
Actual Progress

Date	Revision	Checked	Approved
06-Jan-16	Rev.0	KH Lau	KM
12-Jul-17	Rev.E	KH Lau	KM
17-Oct-17	Rev.F	KH Lau	KM
27-Mar-18	Rev.C	KH Lau	KM
14-May-19	Rev.H	KH Lau	KM
10-Jun-19	Rev.J	KH Lau	KM

Activity ID	Activity Name	Normalizing Duration	Start	Finish	Initial Position	2019	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar		
AS001380	Availability of CLP Cable Ducts	0	03-Nov-17A	03-Nov-17A																			
AS001400	New Access Date for Other Cable Ducts	0	12-Sep-18A	12-Sep-18A																			
AS001420h	New Access Date for Chemical Pan for Membrane Tank	0	06-Jul-18A	06-Jul-18A																			
AS001422h	New Access Date for Maintenance Area for Membrane Tank	0	31-Oct-18A	31-Oct-18A																			
AS001440	New Access Date for LV Switchroom No.3	0	13-Jul-18A	13-Jul-18A																			
<b>Key Dates</b>																							
AS002010	Completion of NCRSPSP EAM Works including testing and commissioning	0	30-Dec-15A	28-Jul-17A																			
AS002020	Completion of SWSSTW - Further Expansion Phase 1A - Advance Works EAM Works including T&C, process commissioning	238	30-Dec-15A	23-Dec-19																			
<b>Section I</b>																							
AS000010	Contract Completion of the works - Section I	0	30-Dec-15A	23-Sep-16A																			
AS000020	Completion date - Section I (272 days from starting date)	0		23-Sep-16A																			
<b>Time Risk Allowance and Planned Completion</b>																							
AS000040	Planned Completion - Section I	0		23-Sep-16A																			
<b>Section II</b>																							
AS000010	Contract Completion of the works - Section II	0	30-Dec-16A	18-Mar-16A																			
AS000020	Completion date - Section II (80 days from starting date)	0		18-Mar-16A																			
<b>Time Risk Allowance and Planned Completion</b>																							
AS000040	Planned Completion - Section II	0		18-Mar-16A																			
<b>Section III</b>																							
AS000010	Contract Completion of the works - Section III	0	30-Dec-15A	23-Dec-18A																			
AS000020	Completion date - Section III (1029 days from starting date)	0		23-Dec-18A																			
<b>Time Risk Allowance and Planned Completion</b>																							
AS000030	Time Risk Allowance for Completion of Function Date of Section III (2% of installation duration, 45-149 days)	18	06-Dec-18	23-Dec-19																			
AS000040	Planned Completion - Section III	0		23-Dec-19																			
<b>Section IV</b>																							
AS000010	Contract Completion of the works - Section IV	0	30-Dec-15A	28-Jul-17A																			
AS000020	Completion date - Section IV (278 days from starting date)	0		28-Jul-17A																			
<b>Time Risk Allowance and Planned Completion</b>																							
AS000030	Time Risk Allowance for Section IV (4% of installation duration, 120 days)	0	22-Jun-17A	28-Jul-17A																			
AS000040	Planned Completion - Section IV	0		28-Jul-17A																			
<b>Activity Schedule No.1 - Preliminaries</b>																							
<b>1.01 - Preliminaries</b>																							
<b>Contractors Site Office Construction</b>																							
AS101010	Construction of Contractor's Site Office & Store	0	22-Jul-16A	23-Sep-16A																			
AS101012	Maintain Contractor's Site Office & Store	215	27-Oct-16A	30-Nov-19	2																		
AS101014	Removal of Site Office, Store & Releasant Facilities	21	01-Dec-19	21-Dec-19	2																		
<b>Site Facilities</b>																							
AS101020	Set up Temp. Electricity Supply - Water Supply	0	18-Aug-16A	23-Sep-16A																			
AS101022	Provision of Temp. Electricity & Water Supply for execution for the Contract	233	27-Oct-16A	20-Dec-19	3																		
<b>Permanent Utilities Services</b>																							

**Contract No. DE/2014/01**  
**Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works**  
**Further Expansion Phase 1A - Advance Works and**  
**Ng Chow South Road Sewage Pumping Station**  
**Master Programme**

File Name: DE20140111  
 Layout: DE1401 (Rev. J) - WBS  
 TASK filter: All Activities

Page 2 of 18

Remaining Work  
 Critical Activity  
 Milestone  
 Actual Progress

Approved

Date	Revision	Checked	Approved
08-Jan-16	Rev.0	KH Lau	KM
12-Jul-17	Rev.E	KH Lau	KM
17-Oct-17	Rev.F	KH Lau	KM
27-Mar-18	Rev.G	KH Lau	KM
14-May-19	Rev.H	KH Lau	KM
10-Jun-19	Rev.J	KH Lau	KM



Activity ID	Activity Name	Remaining Duration	Start	Finish	Ident. Point	2019											
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
						1	2	3	4	5	6	7	8	9	10	11	12
AS100020	Site and works area in Ng Chow Nam Road Sewage Pumping Station - Daily	0	05-Jun-16 A	27-Sep-16 A	3												
AS100030	Site and works area in Shek Wu Hui Sewage Treatment Works - Weekly	235	26-Sep-17 A	20-Dec-19	3												
AS100040	Site and works area in Ng Chow Nam Road Sewage Pumping Station - Weekly	0	05-Jun-16 A	27-Sep-16 A	3												
<b>Subcontractor Management Plan</b>																	
AS106010	Complete sub-contractor management plan	0	30-Dec-15 A	27-Feb-16 A	3												
AS106020	Quarterly updating of sub-contractor management plan	235	28-May-16 A	20-Dec-19	3												
<b>Waste Management Plan</b>																	
AS105010	Complete waste management plan	0	30-Dec-15 A	28-Mar-16 A	3												
AS105020	Review and updating of waste management plan	235	28-Mar-16 A	20-Dec-19	3												
<b>Safety Scheme</b>																	
AS106010	Complete Safety Plan	0	30-Dec-15 A	27-Feb-16 A	3												
AS106030	Update Safety Plan	235	28-Feb-16 A	20-Dec-19	3												
AS106050	Provide Safety Officer	235	28-Apr-16 A	20-Dec-19	3												
AS106070	Attend Site Safety and Environment Management Committee	235	28-Apr-16 A	20-Dec-19	3												
AS106080	Attend Site Safety and Environment Management Committee	235	28-Apr-16 A	20-Dec-19	3												
AS106090	Arrange and attend weekly safety walk	235	28-Apr-16 A	20-Dec-19	3												
AS106100	Arrange and attend weekly environmental walk	235	28-Apr-16 A	20-Dec-19	3												
AS106110	Provide safety and environment training - @ 1 day course (for fire attendance)	235	28-Apr-16 A	20-Dec-19	3												
AS106120	Provide safety and environment training - @ 0.5 day residential course	235	28-Apr-16 A	20-Dec-19	3												
AS106130	Provide safety and environment training - site specific induction training	235	28-Apr-16 A	20-Dec-19	3												
AS106140	Provide safety and environment training - toolbox talks	235	28-Apr-16 A	20-Dec-19	3												
AS106150	Provide safety and environment training/Participate in safety promotional campaign as instructed by the Engineer	235	28-Apr-16 A	20-Dec-19	3												
AS107010	Arrange and hold Pre-work Activities of Site Safety Cycle	235	28-Apr-16 A	20-Dec-19	3												
AS107020	Provide safety bulletin board	235	28-Apr-16 A	20-Dec-19	3												
AS107030	Use of quality powered mechanical equipment	235	28-Apr-16 A	20-Dec-19	3												
AS108010	Confined Space Training for Competent Persons to competent persons	235	28-Apr-16 A	20-Dec-19	3												
AS108020	Confined Space Training for Certified Workers to certified workers	235	28-Apr-16 A	20-Dec-19	3												
<b>Environmental Scheme</b>																	
AS100020	Complete Environmental Management Plan	0	30-Dec-15 A	27-Feb-16 A	3												
AS106040	Update Environmental Management Plan	235	28-Feb-16 A	20-Dec-19	3												
AS106060	Provide Environmental Officer	235	29-Jun-16 A	20-Dec-19	3												
AS108010	Use of mechanical dump truck covers	235	28-Feb-16 A	20-Dec-19	3												
AS11010	Update the EMOA Manual	235	28-Feb-16 A	20-Dec-19	3												
AS11020	Implement all necessary environmental impact mitigation measures	235	28-Feb-16 A	20-Dec-19	3												
AS11030	Employ Environmental Team	0	30-Dec-15 A	27-Apr-16 A	3												
AS11032	Provide Environmental Team Services	235	28-Apr-16 A	20-Dec-19	3												
<b>L12 - Process Commissioning</b>																	
AS112000	Process Commissioning (Refer to Section II)	0		05-Dec-19	0												
<b>Procurement Procurement Programme</b>																	
AS003000	Prepare & Submit Procurement Programme	0	30-Dec-15 A	27-Feb-16 A	3												

**Contract No. DE/2014/01**

**Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works**

**Further Expansion Phase 1A - Advance Works and**

**Ng Chow South Road Sewage Pumping Station**

**Master Programme**

File Name: DE20140111  
Layout: DE1401 (Rev. 1) - WBS  
TASK Filter: All Activities

Page 4 of 18

Legend:


- Remaining Work
- Critical Activity
- Milestone
- Actual Progress

Date	Revision	Checked	Approved
08-Jan-16	Rev.0	KFLau	KM
12-Jul-17	Rev.E	KFLau	KM
17-Oct-17	Rev.F	KFLau	KM
27-Mar-18	Rev.G	KFLau	KM
14-May-19	Rev.H	KFLau	KM
10-Jun-19	Rev.J	KFLau	KM

◆ 05-Dec-19: Process Commissioning (Refer to Section II)

Activity Name	Start	Finish	Remaining Duration	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030
	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
<b>Section I of Works</b>															
<b>Activity Schedule</b>															
<b>1 - Design Calculation of Plant and Materials</b>															
AS201100	Complete Design Calculation of Plant & Material (Refer to P&M Submission Schedule for details)														
AS201100															
<b>2 - Civil Requirement Drawings for the Plant</b>															
AS202100	Complete Civil Requirement Drawings for Powerhouse Chamber, Pre-treatment Screen, MF Tanks & MFB (Refer to D&P Submission Schedule for details)														
AS202100															
<b>3 - Detailed Design and Plant Layout Drawings</b>															
AS203100	Complete Detailed Design and Plant Layout Drawings (Refer to D&P Submission Schedule for details)														
AS203100															
<b>Section II of Works</b>															
<b>Activity Schedule</b>															
<b>1 - Design Calculation of Plant and Material</b>															
AS301100	Complete Design Calculation of Plant & Material (Refer to P&M Submission Schedule for details)														
AS301100															
<b>2 - Civil Requirement Drawings for the Plant</b>															
AS302100	Complete Civil Requirement Drawings (Refer to D&P Submission Schedule for details)														
AS302100															
<b>3 - Detailed Design and Plant Layout Drawings</b>															
AS303100	Complete Detailed Design and Plant Layout Drawings (Refer to D&P Submission Schedule for details)														
AS303100															
<b>Section III of Works</b>															
<b>Plant &amp; Material Procurement</b>															
<b>Tender and Award of Suppliers - Mechanical - MBR</b>															
AS400100	Procurement of BRP Pumps and Associated Equipment														
AS400100															
AS400120	Procurement of Wash components, bagging system														
AS400120															
AS400130	Procurement of screenings skips														
AS400130															
AS400140	Procurement of associated networks, pipeworks and valves														
AS400140															
AS400150	Procurement of IM system, RP tank and drain pumping system														
AS400150															
AS400160	Procurement of auxiliary reaction system														
AS400160															
<b>Tender and Award of Suppliers - Mechanical - ERI</b>															
AS400200	Procurement of Reaction Blowers														
AS400210	Procurement of Submersible Motors														
AS400220	Procurement of Mixed Liquor Return pumps														
AS400230	Procurement of Simplex Activated Sludge Pumps														
AS400240	Procurement of Air Diffusers System														
AS400250	Procurement of Associated pipework, ductwork & valves BRL														
AS400260	Procurement of foam control system and wash water spraying system														
AS400270	Procurement of Other associated equipment for BRL														
<b>Tender and Award of Suppliers - Mechanical - MFS</b>															
AS400300	Procurement of Membrane Modules - MFS														
AS400310	Procurement of Permeate Pumps - MFS														

Date	Revision	Checked	Approved
08-Jan-16	Rev.0	KH Lau	KM
12-Jul-17	Rev.E	KH Lau	KM
17-Oct-17	Rev.F	KH Lau	KM
27-Mar-18	Rev.G	KH Lau	KM
14-May-19	Rev.H	KH Lau	KM
10-Jun-19	Rev.J	KH Lau	KM



File Name: DE2014/01/H  
Layout: DE401 (Rev. J) - MBS  
TASK filter: All Activities  
Page 5 of 18

Contract No. DE/2014/01  
Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works  
Further Expansion Phase 1A - Advance Works and  
Ng Chow South Road Sewage Pumping Station  
Master Programme

[Icon] Remaining Work  
[Icon] Critical Activity  
[Icon] Milestone  
[Icon] Actual Progress









Activity ID	Activity Name	Start	End	Status	2019												2020
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
<b>4.3 Works for Membrane Filtration System (MFS1)</b>																	
<b>Manufacturing, RVT and Delivery</b>																	
AS403010	Purchase Order for Membrane Modules	01-Aug-18A	29-Apr-18A														
AS403012	Manufacturing, RVT & Delivery to Site - Membrane Modules	01-Aug-18A	02-Aug-18A														
AS403030	Purchase Order for Permeate Pumps	01-Sep-18A	23-Sep-18A														
AS403032	Manufacturing, RVT & Delivery to Site - Permeate Pumps	01-Sep-18A	14-Jun-18A														
AS403050	Purchase Order for Return Activated Sludge Pumps	01-Sep-18A	20-Sep-18A														
AS403052	Manufacturing, RVT & Delivery to Site - Return Activated Sludge Pumps	01-Sep-18A	06-Sep-17A														
AS403070	Purchase Order for Backwash Pumps (Item Deleted)	01-Aug-18A	31-Aug-18A														
AS403072	Manufacturing, RVT & Delivery to Site - Backwash Pumps (Item Deleted)	01-Aug-18A	31-Aug-18A														
AS403090	Purchase Order for Air Scouring Blowers	01-Aug-18A	24-Aug-18A														
AS403092	Manufacturing, RVT & Delivery to Site - Air Scouring Blowers	01-Aug-18A	25-Jan-18A														
AS403110	Purchase Order for Air Compressor	01-Dec-17A	21-Dec-17A														
AS403112	Manufacturing, RVT & Delivery to Site - Air Compressor	01-Dec-17A	23-Jan-18A														
AS403130	Purchase Order for Chemical Dosing System @ NiCOO dosing pumps	05-Jan-17A	25-Jun-17A														
AS403132	Manufacturing, RVT & Delivery to Site - Chemical Dosing System @ NiCOO dosing pumps	05-Jan-17A	17-Apr-18A														
AS403150	Purchase Order for Chemical Dosing System @ Chloride dosing pumps	05-Jan-17A	25-Jun-17A														
AS403152	Manufacturing, RVT & Delivery to Site - Chemical Dosing System @ Chloride dosing pumps	05-Jan-17A	17-Apr-18A														
AS403170	Purchase Order for Chemical Dosing System @ Chemical storage tank	06-Feb-17A	28-Feb-17A														
AS403172	Manufacturing, RVT & Delivery to Site - Chemical Dosing System @ Chemical storage tank	06-Feb-17A	30-Mar-18A														
AS403180	Purchase Order for Permeate Dosing Pumps, Dosing Pumps for MFS1 and Cleaning Dosing Pumps	01-Aug-17A	05-Sep-17A														
AS403182	Manufacturing, RVT & Delivery to Site - Permeate Dosing Pumps, Dosing Pumps for MFS1 and Cleaning Dosing Pumps	01-Aug-17A	31-Jul-18A														
AS403210	Purchase Order for Wash water pump system	01-Sep-17A	05-Sep-17A														
AS403212	Manufacturing, RVT & Delivery to Site - Wash water pump system	01-Sep-17A	31-Jul-18A														
AS403230	Purchase Order for associated networks, pipeworks and valves	01-Jan-18A	22-Jan-18A														
AS403232	Manufacturing, RVT & Delivery to Site - Associated networks, pipeworks and valves	01-Jan-18A	31-Jul-18A														
AS403250	Purchase Order for other associated equipment for MFS1	01-Jan-18A	06-Feb-18A														
AS403252	Manufacturing, RVT & Delivery to Site - Other associated equipment for MFS1	01-Feb-18A	30-Nov-18A														
<b>Install, Test for MFS1, Test, Pre-Commissioning for Membrane Filtration &amp; Safety Requirements</b>																	
AS403282	Installation of Works - MBR Facilities Building CF	01-Dec-17A	20-Dec-17A														
AS403302a	Installation of Works - MBR Facilities Building WF	01-Mar-18A	05-Apr-18A														
AS403304	Installation of Works - MFS1	03-Apr-18A	09-Apr-18A														
AS403320	Install Membrane Modules, MFS Tank	25-May-19	23-Jul-19														
AS403340	Install Permeate Pumps, No.1 - No.5, MBR Bligs	01-Aug-18A	17-Aug-18A														
AS403360	Install Return Activated Sludge Pumps, No.1 - No.5, MBR Bligs	01-May-18A	30-Jun-18A														
AS403380	Install Backwash Pumps MBR Blig (Not required)	01-Dec-17A	28-Dec-17A														
AS403190	Install Air Scouring Blowers, MBR Blig	01-Apr-18A	11-Jan-18A														
AS403120	Install Air Compressor, MBR Blig	01-Aug-18A	30-Sep-18A														
AS403140	Installation of Works - Chemical Rooms	01-Jul-18A	25-Jul-17A														
AS403142	Install NiCOO Dosing Pumps & Storage Tank	01-Nov-18A	20-Nov-18A														

File Name: DE20140111  
 Layout: DE401 (Rev. J) - MBS  
 TASK filter: All Activities

Contract No. DE/2014/01  
 Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works  
 Further Expansion Phase 1A - Advance Works and  
 Ng Chow South Road Sewage Pumping Station  
 Master Programme

Legend:  
 Remaining Work  
 Critical Activity  
 Milestone  
 Actual Progress

Checked: KHLau  
 Approved: KM

Date	Revision	Checked	Approved
08-Jan-16	Rev.0	KHLau	KM
12-Jul-17	Rev.E	KHLau	KM
17-Oct-17	Rev.F	KHLau	KM
27-Mar-18	Rev.C	KHLau	KM
14-May-19	Rev.H	KHLau	KM
10-Jun-19	Rev.J	KHLau	KM


24-May-19 23-Jul-19 Install Membrane Modules, MFS Tank







Activity ID	Activity Name	Remaining Duration	Start	Finish	Initial Position	2019	2020	2021	2022	2023	2024										
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
AS-00602	Install Outdoor Lighting for MBR Building & its Vicinity Areas	0	02-Oct-18 A	15-Nov-18 A																	
AS-00603	Install Outdoor Lighting for WPS1 & its Vicinity areas	30	01-Jun-18*	30-Jun-19	54																
AS-00604	Install Outdoor Lighting for Chemical Rooms	0	03-Feb-18 A	16-Feb-19 A																	
AS-00605	Install Other B.S. Switches for Power Supply to Equipment, Pre-treatment Screen & Pond	0	02-Oct-18 A	31-Oct-18 A																	
AS-00606	Install Other B.S. Switches for Power Supply to Equipment, BR & its Vicinity Areas	0	01-Nov-18 A	20-Nov-18 A																	
AS-00607	Install Other B.S. Switches for Power Supply to Equipment, MBR Facilities Building	0	30-Nov-18 A	13-Jan-19 A																	
AS-00608	Install Other B.S. Switches for Power Supply to Equipment, WPS1 & its Vicinity areas	0	14-Jun-18 A	27-Feb-19 A																	
AS-00609	Install Other B.S. Switches for Power Supply to Equipment, Chemical Rooms	0	31-Mar-18 A	20-Apr-19 A																	
AS-00610	Testing and Commission of B.S. Installation	5	01-Apr-18 A	05-Jul-19	85																
<b>Item 7.6.6 for Fire Services Incl. Provision for Fireabi. &amp; Safety Requirements)</b>																					
AS-00611	Install Trunking & Conduits for A/R System - MBR Facilities Building	0	29-Jun-18 A	31-Jul-18 A																	
AS-00612	Install A/R Piping & Accessories, Wing - MBR Facilities Building	62	01-Aug-18 A	29-Jun-19	07																
AS-00614	Install Trunking & Conduits for A/R System - Chemical Rooms/D.G. Store	0	21-Dec-18 A	27-Dec-18 A																	
AS-00616	Install A/R Piping & Accessories, Wing - Chemical Rooms/D.G. Store	0	28-Dec-18 A	03-Jan-19 A																	
AS-00618	Install F.S. Main Control System	7	24-Jun-19	30-Jun-19	97																
AS-00619	Pipework for Sprinkler, IRVIR - MBR Facilities Building	0	09-Dec-18 A	22-Dec-18 A																	
AS-00620	Install Sprinkler Head, Hose Reel & Fire Hydrant - MBR Facilities Building	0	22-Dec-18 A	26-Jan-19 A																	
AS-00621	Install F.S. Pumps and Control - MBR Facilities Building	0	01-Aug-18 A	14-Oct-18 A																	
AS-00622	F.S. Direct Link Connection	7	06-Jul-19	12-Jul-19	85																
AS-00623	Install Fire Extinguisher for Relevant Areas	7	16-Jul-19	22-Jul-19	136																
AS-00624	Testing of F.S. System	10	13-Jul-19	22-Jul-19	85																
<b>4.7 HV Switchgear, Transformer, LV Switchgear, LV Control Gear etc.</b>																					
<b>Manufacturing, P&amp;I and Delivery</b>																					
AS-07010	Purchase Order for 11kV HV Switchboard	0	12-Sep-16 A	21-Sep-16 A																	
AS-07012	Manufacturing, P&I & Delivery to Site - 11kV HV Switchboard	0	07-Oct-16 A	11-Jan-18 A																	
AS-07030	Purchase Order for 3.3kV LV Switchboard	0	12-Sep-16 A	21-Sep-16 A																	
AS-07032	Manufacturing, P&I & Delivery to Site - 3.3kV LV Switchboard	0	07-Oct-16 A	27-Mar-18 A																	
AS-07050	Purchase Order for Transformer	0	13-Sep-16 A	21-Sep-16 A																	
AS-07052	Manufacturing, P&I & Delivery to Site - Transformer	0	07-Oct-16 A	15-Mar-18 A																	
AS-07070	Purchase Order for LV Switchboard	0	13-Sep-16 A	22-Sep-16 A																	
AS-07072	Manufacturing, P&I & Delivery to Site - LV Switchboard No.1	0	30-Sep-16 A	18-May-18 A																	
AS-07074	Manufacturing, P&I & Delivery to Site - LV Switchboard No.2	0	30-Sep-16 A	28-Jun-18 A																	
AS-07076	Manufacturing, P&I & Delivery to Site - LV Switchboard No.3	0	30-Sep-16 A	03-Sep-18 A																	
AS-07090	Purchase Order for 0 VSD for Prometeus Pumps	0	03-Mar-17 A	16-Mar-17 A																	
AS-07092	Manufacturing, P&I & Delivery to Site - 0 VSD for Prometeus Pumps	0	17-Mar-17 A	01-Apr-18 A																	
AS-07110	Purchase Order for 0 VSD for SAS Pumps	0	03-Mar-17 A	16-Mar-17 A																	
AS-07112	Manufacturing, P&I & Delivery to Site - 0 VSD for SAS Pumps	0	17-Mar-17 A	04-Apr-18 A																	
AS-07130	Purchase Order for 0 VSD for SAS Pumps	0	03-Mar-17 A	16-Mar-17 A																	
AS-07132	Manufacturing, P&I & Delivery to Site - 0 VSD for SAS Pumps	0	17-Mar-17 A	04-Apr-18 A																	
AS-07150	Purchase Order for 0 VSD for BR Feedpumps	0	03-Mar-17 A	16-Mar-17 A																	



File Name: DE2014/011  
 Layout: DE1401 (Rev. J) - WBS  
 TASK filter: All Activities

Page 12 of 18

**Contract No. DE/2014/01**  
**Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works**  
**Further Expansion Phase 1A - Advance Works and**  
**Ng Chow South Road Sewage Pumping Station**  
**Master Programme**

Remaining Work	Critical Activity	Milestone	Actual Progress

Date	Revision	Checked	Approved
08-Jan-16	Rev.0	KH Lau	KM
12-Jul-17	Rev.E	KH Lau	KM
17-Oct-17	Rev.F	KH Lau	KM
27-Mar-18	Rev.G	KH Lau	KM
14-May-19	Rev.H	KH Lau	KM
10-Jun-19	Rev.J	KH Lau	KM



Activity ID	Activity Name	Remaining Duration	Start	Finish	Initial Point	2019	2020	2021																												
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec							
<b>Manufacturing, EMT and Delivery</b>																																				
AS-08010	Purchase Order for 1 no. 1,500 kgs Lifting Appliance - 0 For Procurement Screen Chamber	0	08-Feb-17A	14-Feb-17A																																
AS-08012	Manufacturing, EMT & Delivery to Site - 1 no. 1,500 kgs Lifting Appliance - 0 For Procurement Screen Chamber	0	15-Feb-17A	06-Dec-17A																																
AS-08030	Purchase Order for 1 no. 500 kgs Lifting Appliance - 0 For BRT	0	08-Feb-17A	14-Feb-17A																																
AS-08032	Manufacturing, EMT & Delivery to Site - 1 no. 500 kgs Lifting Appliance - 0 For BRT	0	15-Feb-17A	07-Feb-18A																																
AS-08050	Purchase Order for 1 no. 3,000 kgs & 1 no. 4,000 kgs Lifting Appliance - 0 In CP of Membrane Feedline Building	0	08-Feb-17A	14-Feb-17A																																
AS-08052	Manufacturing, EMT & Delivery to Site - 1 no. 3,000 kgs & 1 no. 4,000 kgs Lifting Appliance - 0 In CP of Membrane Feedline Building	0	15-Feb-17A	06-Dec-17A																																
AS-08070	Purchase Order for 2 nos. 8,500 kgs Lifting Appliance - 0 In 1/F of Membrane Feedline Building	0	08-Feb-17A	14-Feb-17A																																
AS-08072	Manufacturing, EMT & Delivery to Site - 2 nos. 8,500 kgs Lifting Appliance - 0 In 1/F of Membrane Feedline Building	0	15-Feb-17A	07-Feb-18A																																
AS-08090	Purchase Order for 2 nos. 5,000 kgs Lifting Appliance - 0 For MFS1	0	08-Feb-17A	14-Feb-17A																																
AS-08092	Manufacturing, EMT & Delivery to Site - 2 nos. 5,000 kgs Lifting Appliance - 0 For MFS1	0	15-Feb-17A	03-May-18A																																
<b>Install, TIC for Pre-Treatment Screen Chamber (incl. Provision for Health &amp; Safety Requirements)</b>																																				
AS-08020	Installation of Works - MBR Pre-Treatment Screen Chamber	0	04-Jan-18A	17-Jun-18A																																
AS-08022	Install Membrane shape support column, 1,500kgs S.W.L. Electric Chain Hoist	0	08-Feb-18A	24-Mar-18A																																
AS-08024	SAT of Lifting Appliance	0	25-Mar-18A	28-Mar-18A																																
<b>Install, TIC for Borecraze No.1 (BRC) (incl. Provision for Health &amp; Safety Requirements)</b>																																				
AS-08040	Install Membrane 500kgs S.W.L. Manual Hoist c/w Trolley	0	22-Oct-18A	23-Nov-18A																																
AS-08042	SAT of Lifting Appliance	0	24-Nov-18A	07-Dec-18A																																
<b>Install, TIC for MBR Facilities Building (incl. Provision for Health &amp; Safety Requirements)</b>																																				
AS-08030	Install Electric Travelling Crane for 1 No. 3,000 kg S.W.L. & 1 No. 4,000 S.W.L. - C/F	0	07-Dec-17A	05-Mar-18A																																
AS-08032	SAT of Lifting Appliance, C/F	0	06-Mar-18A	20-Mar-18A																																
AS-08080	Install 2 Nos. Electric Travelling Crane for 8,500 kg S.W.L. - 1/F	0	24-Feb-18A	20-Mar-18A																																
AS-08082	SAT of Lifting Appliance, 1/F	0	31-Mar-18A	17-Apr-18A																																
<b>Install, TIC for MFS1 (incl. Provision for Health &amp; Safety Requirements)</b>																																				
AS-08101	Install 2 Nos. Electric Travelling Crane for 6,000 kg S.W.L. - MFS1 Tanks	0	01-Jun-18A	21-Oct-18A																																
AS-08102	SAT of Lifting Appliance (MFS1 Tanks)	0	22-Oct-18A	07-Dec-18A																																
<b>Manufacturing, EMT and Delivery</b>																																				
AS-03010	Purchase Order for Cables between IV Switchboard and TX	0	04-Dec-17A	07-Dec-17A																																
AS-03012	Manufacturing & Delivery to Site - Cables between IV Switchboard and TX	0	08-Dec-17A	15-Feb-18A																																
AS-03014	Purchase Order for Cables between TX 3.3kV SW. and Air Blower	0	04-Dec-17A	07-Dec-17A																																
AS-03016	Manufacturing of Manufacturing & Delivery to Site - Cables between TX 3.3kV SW. and Air Blower	0	08-Dec-17A	15-Feb-18A																																
AS-03030	Purchase Order for Cables between TX and IV Switchboard	0	04-Dec-17A	07-Dec-17A																																
AS-03032	Manufacturing & Delivery to Site - Cables between TX and IV Switchboard	0	08-Dec-17A	30-Jun-18A																																
AS-03050	Purchase Order for Cables between IV Switchboard and Plant	0	04-Dec-17A	07-Dec-17A																																
AS-03052	Manufacturing & Delivery to Site - Cables between IV Switchboard and Plant	0	08-Dec-17A	30-Jun-18A																																
AS-03070	Purchase Order for Fanling Sys - Inlet Screen Chamber, BRT & MFS1	0	05-Jun-18A	10-Jun-18A																																
AS-03072	Manufacturing & Delivery to Site - Fanling Sys - Inlet Screen Chamber, BRT & MFS1	0	11-Jun-18A	30-Jun-18A																																
AS-03090	Purchase Order for Lightning Sys - Inlet Screen Chamber, BRT & MFS1	0	04-Jun-18A	15-Jun-18A																																
AS-03092	Manufacturing & Delivery to Site - Lightning Sys - Inlet Screen Chamber, BRT & MFS1	0	11-Jun-18A	30-Jun-18A																																

**Contract No. DE/2014/01**

**Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works**

**Further Expansion Phase 1A - Advance Works and**

**Ng Chow South Road Sewage Pumping Station**

**Master Programme**

File Name: DE2014011

Layout: DE1401 (Rev. J) - WBS

TASK: Filter All Activities

Page 14 of 18

Remaining Work  
 Callout Activity  
 Milestone  
 Actual Progress

Date	Revision	Checked	Approved
08-Jan-16	Rev.0	KH Lau	KM
12-Jul-17	Rev.E	KH Lau	KM
17-Oct-17	Rev.F	KH Lau	KM
27-Mar-18	Rev.G	KH Lau	KM
14-May-19	Rev.H	KH Lau	KM
10-Jun-19	Rev.J	KH Lau	KM



Activity ID	Activity Name	Remainder Duration	Start	2019												Rev. No.	Rev. Date	Checked	Approved
				Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec				
AS-0101	Purchase Cable for Cables Tray	0 25-Sep-17 A	24-Nov-17 A																
AS-0102	Manufacturing & Delivery to Site - Cables Tray	0 25-Sep-17 A	12-Mar-18 A																
<b>Install TPC for MBR Facilities Building and Provision for Health &amp; Safety Requirements</b>																			
AS-0101	Complete Cable Pits & Ducting between New/Existing 11kV Switch Room	0	12-Sep-18 A																
AS-0102	Complete HV Switchboard and TX Installation	0	31-Aug-18 A																
AS-0103	Installation of Works - MBR Facilities Building	0 30-Mar-18 A	12-Apr-18 A																
AS-0104	Laying Cables between HV Switchboard and TX	0 30-Jun-18 A	15-Jul-18 A																
AS-0105	Laying Cables between HV Switchboard and TX Installation	0 05-Sep-18 A	25-Sep-18 A																
AS-0106	Laying Cables between TX and LV Switchboard	0	28-Oct-18 A																
AS-0107	Laying Cables between HV Switchboard and Plant - MBR Facilities Building	0 15-Jul-18 A	26-Jul-18 A																
AS-0108	Laying Cables between HV Switchboard and Plant - MBR Facilities Building	0 02-Oct-18 A	31-May-19 A																
AS-0109	Install Cable Tray/Rundling between HV Switchboard and TX	0 30-Apr-18 A	05-May-18 A																
AS-0110	Install Cable Tray/Rundling between TX, SW, LV and Air Blower	0 16-Sep-18 A	25-Sep-18 A																
AS-0111	Install Cable Tray/Rundling between LV Switchboard and TX	0 07-May-18 A	13-May-18 A																
AS-0112	Install Cable Tray/Rundling between LV Switchboard and Plant - MBR Facilities Building	0 23-Jul-18 A	30-Apr-19 A																
<b>Install TPC for Plant's Utility/Asset (incl. Provision for Health &amp; Safety Requirements)</b>																			
AS-0101	Complete Cable Pits & Ducting between LV Switchboard and Plant - Relevent Areas	0	12-Sep-18 A																
AS-0102	Complete Lightning Pits & Ducting	0	12-Sep-18 A																
AS-0103	Complete Earth Pits & Ducting	0	12-Sep-18 A																
AS-0104	Install Earth Electrode & Earthing Conductor - Earthing System for HV & LV Equipment	0 15-Sep-18 A	28-Sep-18 A																
AS-0105	Install Earth Electrode & Earthing Conductor - Lightning System for HV & LV Equipment	0 20-Sep-18 A	04-Oct-18 A																
AS-0106	Install Earthing Conductor for Air Screen Chamber	0 13-Oct-18 A	25-Oct-18 A																
AS-0107	Install Earthing Conductor for BRT, Toilet Bt	0 30-Sep-18 A	28-Oct-18 A																
AS-0108	Install Earthing Conductor - Lightning System for HV & LV Equipment	02 09-Sep-18 A	30-Jun-19 A																
AS-0109	Install Earthing Conductor for MFS1, Feeding	0 03-Jul-18 A	30-Aug-18 A																
AS-0110	Install Cable Tray/Rundling for Plant - Relevent Areas	0 01-Aug-18 A	25-Mar-19 A																
AS-0111	Complete Earthing & Lightning System for MFS1	0	30-Jun-19 A																
<b>4.10 Decoding System</b>																			
<b>Manufacturing, BRT and Delivery</b>																			
AS-1001	Purchase Order for Decoders system with Ishimuller	0 10-Jul-17 A	26-Jul-17 A																
AS-1002	Manufacturing, RT & Delivery to Site - Decoders system with Ishimuller	0 27-Jul-17 A	04-Sep-18 A																
AS-1003	Purchase Order for S.S. Ducting & Accessories	0 24-Jul-17 A	26-Jul-17 A																
AS-1004	Manufacturing & Delivery to Site - S.S. Ducting & Accessories	0 27-Jul-17 A	30-Sep-18 A																
<b>Install TPC for MBR Facilities Building and Provision for Health &amp; Safety Requirements</b>																			
AS-1001	Install Decoding Plant	0 05-Sep-18 A	19-Oct-18 A																
AS-1002	Install S.S. Ducting, Accessories & Decoding Control System	0 05-Oct-18 A	08-Nov-18 A																
<b>4.11 Maintenance Platform &amp; Covers</b>																			
<b>Manufacturing, RT and Delivery</b>																			
AS-1101	Purchase Order for maintenance platforms, walkways, hand railings and covers	0 03-Aug-18 A	03-Aug-18 A																
AS-1102	Manufacturing & Delivery to Site - maintenance platforms, walkways, hand railings and covers	0 04-Aug-18 A	31-Dec-18 A																

Date	Revision	Checked	Approved
08-Jan-16	Rev.0	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM
14-May-19	Rev. H	KH Lau	KM
10-Jun-19	Rev. J	KH Lau	KM

**Contract No. DE/2014/01**  
**Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works**  
**Further Expansion Phase 1A - Advance Works and**  
**Ng Chow South Road Sewage Pumping Station**  
**Master Programme**

Activity ID	Activity Name	Remainder Duration	Start	End
AS-0101	Purchase Cable for Cables Tray	0 25-Sep-17 A	24-Nov-17 A	24-Nov-17 A
AS-0102	Manufacturing & Delivery to Site - Cables Tray	0 25-Sep-17 A	12-Mar-18 A	12-Mar-18 A
AS-0101	Complete Cable Pits & Ducting between New/Existing 11kV Switch Room	0	12-Sep-18 A	12-Sep-18 A
AS-0102	Complete HV Switchboard and TX Installation	0	31-Aug-18 A	31-Aug-18 A
AS-0103	Installation of Works - MBR Facilities Building	0 30-Mar-18 A	12-Apr-18 A	12-Apr-18 A
AS-0104	Laying Cables between HV Switchboard and TX	0 30-Jun-18 A	15-Jul-18 A	15-Jul-18 A
AS-0105	Laying Cables between HV Switchboard and TX Installation	0 05-Sep-18 A	25-Sep-18 A	25-Sep-18 A
AS-0106	Laying Cables between TX and LV Switchboard	0	28-Oct-18 A	28-Oct-18 A
AS-0107	Laying Cables between HV Switchboard and Plant - MBR Facilities Building	0 15-Jul-18 A	26-Jul-18 A	26-Jul-18 A
AS-0108	Laying Cables between HV Switchboard and Plant - MBR Facilities Building	0 02-Oct-18 A	31-May-19 A	31-May-19 A
AS-0109	Install Cable Tray/Rundling between HV Switchboard and TX	0 30-Apr-18 A	05-May-18 A	05-May-18 A
AS-0110	Install Cable Tray/Rundling between TX, SW, LV and Air Blower	0 16-Sep-18 A	25-Sep-18 A	25-Sep-18 A
AS-0111	Install Cable Tray/Rundling between LV Switchboard and TX	0 07-May-18 A	13-May-18 A	13-May-18 A
AS-0112	Install Cable Tray/Rundling between LV Switchboard and Plant - MBR Facilities Building	0 23-Jul-18 A	30-Apr-19 A	30-Apr-19 A
AS-0101	Complete Cable Pits & Ducting between LV Switchboard and Plant - Relevent Areas	0	12-Sep-18 A	12-Sep-18 A
AS-0102	Complete Lightning Pits & Ducting	0	12-Sep-18 A	12-Sep-18 A
AS-0103	Complete Earth Pits & Ducting	0	12-Sep-18 A	12-Sep-18 A
AS-0104	Install Earth Electrode & Earthing Conductor - Earthing System for HV & LV Equipment	0 15-Sep-18 A	28-Sep-18 A	28-Sep-18 A
AS-0105	Install Earth Electrode & Earthing Conductor - Lightning System for HV & LV Equipment	0 20-Sep-18 A	04-Oct-18 A	04-Oct-18 A
AS-0106	Install Earthing Conductor for Air Screen Chamber	0 13-Oct-18 A	25-Oct-18 A	25-Oct-18 A
AS-0107	Install Earthing Conductor for BRT, Toilet Bt	0 30-Sep-18 A	28-Oct-18 A	28-Oct-18 A
AS-0108	Install Earthing Conductor - Lightning System for HV & LV Equipment	02 09-Sep-18 A	30-Jun-19 A	30-Jun-19 A
AS-0109	Install Earthing Conductor for MFS1, Feeding	0 03-Jul-18 A	30-Aug-18 A	30-Aug-18 A
AS-0110	Install Cable Tray/Rundling for Plant - Relevent Areas	0 01-Aug-18 A	25-Mar-19 A	25-Mar-19 A
AS-0111	Complete Earthing & Lightning System for MFS1	0	30-Jun-19 A	30-Jun-19 A

File Name: DE2014/01/1

Layout: DE40 (Rev. J) - WBS

TASK filter: All Activities

Page 15 of 18





Activity ID	Activity Name	Start	Finish	Duration	2013	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
AS11208	Local instrumentation in BRL	07-Jun-18	20-Jun-18	14																	
AS11209	Local instrumentation in WFS1	07-Jun-18	20-Jun-18	14																	
AS11210	Install UPS for PLC system A	07-Jun-18	20-Jun-18	14																	
AS11214	Install UPS for PLC system B	07-Jun-18	20-Jun-18	14																	
<b>4.13 Supply &amp; Delivery of Miscellaneous Equipment</b>																					
AS11301	Supply and Delivery of Electrical use, tool, line and accessories	20-Sep-19	21-Nov-19	62																	
AS11302	Supply and Delivery of Aluminium scaffolding	20-Sep-19	21-Nov-19	62																	
AS11303	Supply and Delivery of Maintenance trolley for Air Circuit Breaker	20-Sep-19	21-Nov-19	62																	
AS11304	Supply and Delivery of Portable Gas Detector	20-Sep-19	21-Nov-19	62																	
AS11305	Supply and Delivery of Portable ventilation fan	20-Sep-19	21-Nov-19	62																	
AS11306	Supply and Delivery of Hand truck and battery charger	20-Sep-19	21-Nov-19	62																	
AS11307	Supply and Delivery of Access and working platforms	20-Sep-19	21-Nov-19	62																	
AS11308	Supply and Delivery of Portable drainage pump	20-Sep-19	21-Nov-19	62																	
AS11309	Supply and Delivery of Sump Pump	20-Sep-18	20-Oct-18	30																	
AS11310	Installation of Sump Pump	20-Nov-18	18-Mar-19	118																	
<b>4.14 Supply &amp; Delivery of Spares &amp; Tools</b>																					
AS11401	Delivery of (a) Automatic sampler spare parts & (b) Sight glasses for WFS	20-Oct-19	21-Nov-19	32																	
AS11402	Delivery of Spares & Tools for IY Switchboard, Control Panels and SCADA System	20-Oct-19	21-Nov-19	32																	
AS11403	Delivery of Spares & Tools for IY Switchboard (including capacitor corrector units)	20-Oct-19	21-Nov-19	32																	
AS11404	Delivery of Spares & Tools for SCADA System, PLC system and Instrumentation	20-Oct-19	21-Nov-19	32																	
AS11405	Delivery of Spares & Tools for AB Blower	20-Oct-19	21-Nov-19	32																	
AS11406	Delivery of Spares & Tools for Acoustic Diffuser	20-Oct-19	21-Nov-19	32																	
AS11407	Delivery of Spares & Tools for Centrifugal Pump	20-Oct-19	21-Nov-19	32																	
AS11408	Delivery of Spares & Tools for Pensstocks, Actuators and Valve	20-Oct-19	21-Nov-19	32																	
AS11409	Delivery of Spares & Tools for Lifting Appliances	20-Oct-19	21-Nov-19	32																	
AS11410	Delivery of Spares & Tools for Special Tool and measuring equipment	20-Oct-19	21-Nov-19	32																	
AS11411	Delivery of Spares & Tools for Desalination Unit	20-Oct-19	21-Nov-19	32																	
AS11412	Delivery of Spares & Tools for Wash Compactor	20-Oct-19	21-Nov-19	32																	
AS11413	Delivery of Spares & Tools for ABR Pre-treatment Screens	20-Oct-19	21-Nov-19	32																	
AS11414	Delivery of Spares & Tools for Submersible mixer	20-Oct-19	21-Nov-19	32																	
AS11415	Delivery of Spares & Tools for MBR pump	20-Oct-19	21-Nov-19	32																	
AS11416	Delivery of Spares & Tools for BSS Feed pump	20-Oct-19	21-Nov-19	32																	
AS11417	Lubricants for 1 year use of all equipment	20-Oct-19	21-Nov-19	32																	
<b>Process Commissioning</b>																					
<b>Commissioning Plan &amp; Procedure</b>																					
AS11201	Prepare / ICE Confirmed / Submit a Process Commissioning Plan	07-Sep-18	26-Feb-19	226																	
AS11202	Comments on Process Commissioning Plan	27-Feb-19	31-May-19	95																	
AS11204	ICE Confirmed / Re-submitted Process Commissioning Plan	14-Jun-19	14-Jun-19	1																	
AS11205	Acceptance of Process Commissioning Plan	14-Jun-19	28-Jun-19	14																	
<b>Commissioning Process Period</b>																					

Contract No. DE/2014/01  
**Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works**  
**Further Expansion Phase 1A - Advance Works and**  
**Ng Chow South Road Sewage Pumping Station**  
**Master Programme**

File Name: DE/2014/01/1  
 Layout: DE/401 (Rev. J) - WBS  
 TASK filter: All Activities  
 Page 17 of 18

Legend:  
 Remaining Work  
 Critical Activity  
 Milestone  
 Actual Progress

Date	Revision	Checked	Approved
08-Jan-16	Rev.0	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. C	KH Lau	KM
14-May-19	Rev. H	KH Lau	KM
10-Jun-19	Rev. J	KH Lau	KM

