



## **South East New Territories (SENT) Landfill Extension**

Monthly Environmental Monitoring & Audit Report No.35 for November 2021

January 2022

#### **ERM**

2509, 25/F One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong T: 2271 3000 F: 3015 8052 www.erm.com





#### South East New Territories (SENT) Landfill Extension

### **Environmental Certification Sheet** EP-308/2008/B and FEP-01/308/2008/B

#### Reference Document/Plan

Document/Plan to be Certified/Verified:

Monthly Environmental Monitoring & Audit Report No.35

for November 2021 for South East New Territories (SENT)

Landfill Extension

Date of Report:

11 January 2022

#### Reference EP Condition

#### EP Condition:

Condition No. 3.4

Four hard copies and one electronic copy of monthly EM&A Report shall be submitted to the Director within 10 working days after the end of the reporting month. The EM&A Reports shall include a summary of all non-compliance (exceedances) of the environmental quality performance limits (Action and Limit Levels). The submissions shall be verified by the IEC. Additional copies of the submission shall be provided to the Director upon request by the Director.

#### **ET Certification**

I hereby certify that the above referenced document/plan complies with the above referenced condition of EP-308/2008/B and FEP-01/308/2008/B.

Warchitt.

Frank Wan,

Environmental Team Leader:

(ERM Hong-Kong, Limited)

Date:

11 January 2022

#### **IEC** Verification

I hereby verify that the above referenced document/plan complies with the above referenced condition of EP-308/2008/B and FEP-01/308/2008/B.

W.K. Chiu,

Independent Environmental Checker:

(Meinhardt Infrastructure and

**Environment Limited)** 

Date: 11/1/202

# **South East New Territories (SENT) Landfill Extension**

## Monthly Environmental Monitoring & Audit Report for November 2021

### **Environmental Resources Management**

2509, 25/F, One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong

Telephone: (852) 2271 3000 Facsimile: (852) 3015 8052 E-mail: post.hk@erm.com http://www.erm.com

Client:		Projec	Project No:			
Green Valley Landfill Ltd.			0465169			
Summary:		Date:	Date:			
			anuary 20	022		
This document presents the Monthly EM&A Report No.35 for November 2021 for South East New Territories (SENT) Landfill Extension		Approved by:  Aachty,				
		Franl Partn	k Wan <i>er</i>			
1	Monthly EM&A Report No.35 (for November 2021) (Table 2.19 revised)	AL	FW	FW	11 Jan 22	
0	Monthly EM&A Report No.35 (for November 2021)	AL	FW	FW	13 Dec 21	
Revision	Description	Ву	Checked	Approved	Date	
		Distrib	oution			
This report has been prepared by Environmental Resources Management the trading name of 'ERM Hong-Kong, Limited', with all reasonable skill, care and diligence within the terms			Internal			
of the Contract with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client.		$\boxtimes$	Public			
We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.			Confide	ntial		
This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies on the report at their own risk.		bsi.	9001 Quality Management	ISO 45001 Occupational Health and Safety Management		



#### **CONTENTS**

EXECUT	TIVE SUMMARY	1
1	INTRODUCTION	1
1.1	BACKGROUND	1
1.2	PROJECT DESCRIPTION	1
1.3	SCOPE OF THE EM&A REPORT	2
1.4	PROJECT ORGANISATION	2
1.5	SUMMARY OF CONSTRUCTION WORKS	3
1.6	SUMMARY OF EM&A PROGRAMME REQUIREMENTS	4
1.7	STATUS OF STATUTORY ENVIRONMENTAL COMPLIANCE WITH THE	
	Environmental Permit	5
1.8	STATUS OF OTHER STATUTORY ENVIRONMENTAL REQUIREMENTS	5
2	EM&A RESULTS	7
2.1	AIR QUALITY MONITORING	7
2.2	Noise Monitoring	12
2.3	Water Quality Monitoring	15
2.4	LANDSCAPE AND VISUAL MONITORING	20
2.5	EM&A SITE INSPECTION	20
2.6	WASTE MANAGEMENT STATUS	22
2.7	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	23
2.8	SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMA	NCE
	LIMIT	23
2.9	SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL	
	PROSECUTIONS	23
3	FUTURE KEY ISSUES	24
3.1	CONSTRUCTION PROGRAMME FOR THE COMING MONTH	24
3.2	KEY ISSUES FOR THE COMING MONTH	24
3.3	MONITORING SCHEDULE FOR THE COMING MONTH	24
4	CONCLUSION AND RECOMMENDATION	25

ANNEXES	
ANNEX A	WORK PROGRAMME
ANNEX B	Environmental Mitigation Implementation Schedule
ANNEX C	MONITORING SCHEDULE FOR THIS REPORTING PERIOD
ANNEX D	AIR QUALITY
ANNEX D1	CALIBRATION CERTIFICATES FOR DUST MONITORING EQUIPMENT
ANNEX D2	24-HOUR TSP MONITORING RESULTS
ANNEX D3	EVENT AND ACTION PLAN FOR DUST MONITORING
ANNEX D4	METEOROLOGICAL DATA
ANNEX D5	CERTIFICATES OF THE QUALIFIED ODOUR PANELIST
ANNEX D6	ODOUR MONITORING RESULTS
4 T	N
ANNEX E	
	CALIBRATION CERTIFICATES FOR NOISE MONITORING EQUIPMENT
	NOISE MONITORING RESULTS
ANNEX E3	EVENT AND ACTION PLAN FOR NOISE MONITORING
ANNEX F	WATER QUALITY
ANNEX F1	CALIBRATION CERTIFICATES FOR SURFACE WATER QUALITY
MONITORI	NG EQUIPMENT
ANNEX F2	SURFACE WATER QUALITY MONITORING RESULTS
ANNEX F3	EVENT AND ACTION PLAN FOR SURFACE WATER QUALITY
MONITORI	NG
ANNEX F4	CALIBRATION CERTIFICATES FOR EFFLUENT QUALITY MONITORING
EQUIPMEN	Т
ANNEX F5	LEACHATE LEVELS MONITORING RESULTS
ANNEX F6	EFFLUENT QUALITY MONITORING RESULTS

ANNEX G CUMULATIVE STATISTICS ON EXCEEDANCES, ENVIRONMENTAL COMPLAINTS, NOTIFICATION OF SUMMONS AND STATUS OF PROSECUTIONS

ANNEX H MONITORING SCHEDULE FOR THE NEXT REPORTING PERIOD

#### **EXECUTIVE SUMMARY**

The SENT Landfill Extension (SENTX) forms an integral part in the Strategic Plan in maintaining the continuity of landfill capacity in the Hong Kong for the cost-effective and environmentally satisfactory disposal of waste. ERM-Hong Kong, Limited (ERM) is commissioned to undertake the role of Environmental Team (ET) for the construction, operation/restoration and aftercare of SENTX Project ("the Project") in accordance with the requirements specified in the Environmental Permit (EP), updated Environmental Monitoring and Audit (EM&A) Manual, the approved Environmental Impact Assessment (EIA) Report of the Project taking account of the latest design and other relevant statutory requirements. The construction (not including works related to site clearance and preparation) and operation of the Project commenced on 2 January 2019 and 21 November 2021, respectively.

This Monthly EM&A report presents the EM&A works carried out during the period from 1 to 30 November 2021 for the Project in accordance with the updated EM&A Manual.

#### **Exceedance of Action and Limit Levels for Air Quality**

No exceedance of Action and Limit Levels for construction and operation/ restoration phase air quality monitoring was recorded in the reporting period.

#### **Exceedance of Action and Limit Levels for Noise**

No exceedance of Action and Limit Levels for construction and operation/restoration phase noise monitoring was recorded in the reporting period.

#### **Exceedance of Action and Limit Levels for Water Quality**

No exceedance of Action and Limit Levels for construction and operation/ restoration phase water quality monitoring was recorded in the reporting period.

#### **Environmental Complaints, Summons and Prosecutions**

There were no complaints, notification of summons or prosecution recorded in the reporting period.

#### **Reporting Change**

There was no reporting change in the reporting period.

#### **Future Key Issues**

Potential environmental impacts arising from the upcoming construction/ operational activities in the next reporting period of December 2021 are mainly associated with dust emission from the exposed area and loading and unloading operation of dusty materials.

#### 1 INTRODUCTION

#### 1.1 BACKGROUND

The SENT Landfill Extension (SENTX) forms an integral part in the Strategic Plan in maintaining the continuity of landfill capacity in the Hong Kong for the cost-effective and environmentally satisfactory disposal of waste. The *Environmental Impact Assessment (EIA) Report* and the associated *Environmental Monitoring and Audit (EM&A) Manual* for the construction, operation, restoration and aftercare of the SENTX (hereafter referred to as "the Project") have been approved under the *Environmental Impact Assessment Ordinance (EIAO)* in May 2008 (Register No.: AEIAR-117/2008) (hereafter referred to as the approved EIA Report) and an Environmental Permit (EP-308/2008) (EP) was granted by the Director of Environmental Protection (DEP) on 5 August 2008.

Since then, applications for Variation of an Environmental Permit (No. VEP-531/2017) were submitted to EPD and the Variation of Environmental Permits (EP-308/2008/A and EP-308/2008/B) were granted on 6 January 2012 and 20 January 2017, respectively, as the Hong Kong SAR Government has decided to reduce the scale of the design scheme of SENTX assessed in the approved EIA Report and SENTX will only receive construction waste. In May 2018, a Further Environmental Permit (FEP) (FEP-01/308/2008/B) was granted to the SENTX's contractor, Green Valley Landfill, Limited (GVL).


ERM-Hong Kong, Limited (ERM) and Meinhardt Infrastructure and Environment Limited (Meinhardt) are commissioned to undertake the roles of Environmental Team (ET) and the Independent Environmental Checker (IEC), respectively, to undertake the EM&A activities for the Project in accordance with the requirements specified in the EP, updated EM&A Manual (1), approved EIA Report (2) taking account of the latest design and other relevant statutory requirements.

#### 1.2 PROJECT DESCRIPTION

The SENTX is a piggyback landfill, occupying the southern part of the existing SENT Landfill (including its infrastructure area) and 13 ha of Tseung Kwan O (TKO) Area 137. A layout plan of the SENTX is shown in *Figure 1.1*. Under the latest design, the SENTX has a net void capacity of about 6.5 Mm³ and provides an additional lifespan of about 6 years, commencing operation upon exhaustion of the SENT Landfill. The SENTX will receive construction waste only.

<sup>(1)</sup> ERM (2018). South East New Territories (SENT) Landfill Extension: Environmental Monitoring & Audit Manual

<sup>(2)</sup> ERM (2007). South East New Territories (SENT) Landfill Extension - Feasibility Study: Environmental Impact Assessment Report



The key implementation milestones of the Project are indicatively summarised in *Table 1.1*. The construction works and operation of the Project commenced on 2 January 2019 and 21 November 2021, respectively.

 Table 1.1
 Estimated Key Dates of Implementation Programme

Key Stage of the Project	Indicative Date
Start construction	2 January 2019
Commissioning of new infrastructure facilities	2020
Demolition of existing infrastructure facilities	2021
Start waste intake at SENTX	21 November 2021
Estimated exhaustion date of SENTX	2027
End of aftercare for SENTX	2057

The major construction works of the SENTX includes:

- Site formation at the TKO Area 137 and the existing infrastructure area at SENT Landfill;
- Construction of surface and groundwater drainage systems;
- Construction of the leachate containment and collection systems;
- Construction of new leachate and landfill gas treatment facilities, site offices, maintenance yards at the new infrastructure area;
- Construction of new pipelines to transfer the leachate and landfill gas
  collected from the existing SENT Landfill to the treatment facilities at the
  new infrastructure area;
- Construction of the site access and new waste reception facilities; and
- Demolition of the facilities at the existing SENT Landfill infrastructure area.


#### 1.3 Scope of the EM&A Report

This is the Monthly EM&A Report for the Project which summarises the key findings of the EM&A programme during the reporting period from 1 to 30 November 2021 for the construction works.

#### 1.4 PROJECT ORGANISATION

The organisation structure of the Project is presented in *Figure 1.2*.

Figure 1.2 Organisation Chart



Contact details of the key personnel are summarised in *Table 1.2* below.

Table 1.2 Contact Information of Key Personnel

Party	Position	Name	Telephone
Contractor	Project Manager	Gary Barnicott	2706 8827
(Green Valley Landfill			
Limited)			
Environmental Team (ET)	ET Leader	Frank Wan	2271 3152
(ERM-Hong Kong, Limited)			
Independent Environmental	IEC	W.K. Chiu	2858 0738
Checker (IEC)			
(Meinhardt Infrastructure			
and Environment Limited)			

#### 1.5 SUMMARY OF CONSTRUCTION WORKS

The programme of the construction is shown in *Annex A*. As informed by the Contractor, the major works carried out in this reporting period include:

- Follow up on civil provision work detects at Landfill Gas (LFG) Plant, Leachate Treatment Plant (LTP), infrastructure area and waste reception area;
- Construction of screeding at LTP;
- Permanent equipment installation for sump houses 1, 2 and 3;
- Maintenance and improvement of temporary surface water drainage;
- Demolition of SENT infrastructure buildings; and

#### • Liner works at Cell 4X.

The implementation schedule of the mitigation measured recommended in the Updated EM&A Manual is presented in *Annex B*.

#### 1.6 SUMMARY OF EM&A PROGRAMME REQUIREMENTS

The status for all environmental aspects are presented in *Table 1.3*. The EM&A requirements remained unchanged during the reporting period.

Table 1.3 Summary of Status for the Environmental Aspects under the Updated EM&A Manual

Parameters	Status
Air Quality	
Baseline Monitoring	The results of baseline air quality monitoring were reported in Baseline Monitoring Report and Pre-operation Baseline Monitoring Report and submitted to EPD under EP Condition 3.3
Impact Monitoring	On-going
Noise	
Baseline Monitoring	The results of baseline noise monitoring were reported in Baseline Monitoring Report and submitted to EPD under EP Condition 3.3
Impact Monitoring	On-going
Water Quality	
Baseline Monitoring	The results of baseline surface water quality monitoring were reported in Baseline Monitoring Report and Pre-operation Baseline Monitoring Report and submitted to EPD under EP Condition 3.3
Impact Monitoring	On-going
Waste Management	0 0
Waste Monitoring	On-going
Landscape and Visual	
Baseline Monitoring	The results of baseline landscape and visual monitoring were reported in Baseline Monitoring Report and submitted to EPD under EP Condition 3.3
Construction/ Operation Phase	On-going
Audit	
Site Environmental Audit	
Regular Site Inspection	On-going
Complaint Hotline and Email Channel	On-going On-going
Environmental Log Book	On-going

Taking into account the construction/ operation works, impact monitoring of air quality, noise, water quality and waste management were carried out in the reporting period. The impact monitoring schedule of air quality, noise and water quality monitoring are provided in *Annex C*.

The EM&A programme also involved environmental site inspections and related auditing conducted by the ET for checking the implementation of the required environmental mitigation measures recommended in the approved EIA Report and relevant EP submissions. To promote the environmental

awareness and enhance the environmental performance of the contractors, environmental trainings and regular environmental management meetings were conducted during the reporting period, which are summarised as below:

- One environmental management meeting was held with the Contractor, ER, ET, IEC and EPD on 26 November 2021; and
- Environmental toolbox trainings on Trip Ticket System and Illegal Dumping were provided on 10 November and 23 November 2021 respectively by the Contractor to the workers.

## 1.7 STATUS OF STATUTORY ENVIRONMENTAL COMPLIANCE WITH THE ENVIRONMENTAL PERMIT

The status of statutory environmental compliance with the EP conditions under the EIAO, submission status under the EP and implementation status of mitigation measures are presented in *Table 1.4*.

Table 1.4 Status of Submissions required under the EP and Implementation Status of Mitigation Measures

EP	Submission / Implementation Status	Status
Condition		
2.3	Management Organisation of Main Construction Companies	Submitted and accepted by EPD.
2.4	Setting up of Community Liaison Group	Community Liaison Group was set up.
2.5	Submission of Detailed Landfill Gas	Submitted and accepted by EPD on 10
	Hazard Assessment Report	January 2019.
2.6	Submission of Restoration and Ecological Enhancement Plan	Submitted to EPD on 28 June 2019.
2.7	Setting up of Trial Nursery	Trial Nursery works was commenced on 28 August 2019.
2.8	Advance Screen Planting	Advance Screen Planting works were completed on 28 June 2019.
2.9	Provision of Multi-layer Composite Liner System	Under implementation.

#### 1.8 STATUS OF OTHER STATUTORY ENVIRONMENTAL REQUIREMENTS

The environmental licenses and permits (including EP, *Water Pollution Control Ordinance* (WPCO) discharge license, registration as a chemical waste producer, and construction noise permit) that are valid in the reporting period are presented in *Table 1.5*. No non-compliance with environmental statutory requirements was identified.

Table 1.5 Status of Statutory Environmental Requirements

Description	Ref No.	Status
Environmental Permit	EP-308/2008	Granted on 5 August 2008
Variation of Environmental Permit	EP-308/2008/A	Granted on 6 January 2012
	EP-308/2008/B	Granted on 20 January 2017
Further Environmental Permit	FEP-01/308/2008/B	Granted on 16 May 2018
Water Discharge License under	Licence No.: WT00033525-	Validity from 27 March
WPCO (Permit Holder: Chun Wo)	2019	2019 to 31 March 2024
Water Discharge License under	Licence No.: WT00036269-	Validity from 21 June 2020
WPCO (Permit Holder: GVL)	2020	to 30 June 2022
Billing Account for Disposal of	Chit Account Number:	Approved on 28 December
Construction Waste	5001692	2005
Registration as a Chemical Waste	5213-839-C3507-10	Issued on 23 August 2018
Producer (Permit Holder: Chun Wo)		
Registration as a Chemical Waste	5518-839-R2289-06	Issued on 24 October 2019
Producer (Permit Holder: REC)		
Construction Noise Permit (Permit	GW-RE0990-21	Validity from 6 October
Holder: GVL)		2021 to 5 April 2022
Construction Noise Permit (Permit	GW-RE0564-21	Validity from 7 June 2021 to
Holder: Chun Wo)		6 December 2021

#### 2 EM&A RESULTS

The EM&A programme for the Project required environmental monitoring for air quality, noise and water quality as well as environmental site inspections for air quality, noise, water quality, waste management, and landscape and visual impacts. The EM&A requirements and related findings for each component are summarised in the following sections.

#### 2.1 AIR QUALITY MONITORING

#### 2.1.1 Dust Monitoring

Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact dust monitoring (in term of Total Suspended Particulates (TSP)) was carried out at the two designated monitoring locations (i.e. DM1 and DM2) and four designated locations along the site boundary (i.e. AM1, AM2, AM3 and AM4) during the construction and operation/restoration phase, respectively, at a 6-day interval. During the construction phase, as there are two existing TSP monitoring stations (i.e. TKO-A1 and TKO-A2a) currently operating by the Civil Engineering and Development Department (CEDD) to monitor the 24-hour TSP levels at the proposed dust monitoring stations for the SENTX, it is considered that the CEDD monitoring data can represent the dust condition of the SENTX during the construction phase.

The Action and Limit Levels of the dust monitoring is provided in *Table 2.1* below.

Table 2.1 Action and Limit Levels for 24-hour TSP

Monitoring Station	Action Level	Limit Level
Construction Phase:		
DM-1 - Site Egress of TKO Area 137 Fill Bank	204 μg m- <sup>3</sup>	$260~\mu g~m^{-3}$
DM-2A -Combined Reception and Exit Office (CREO) of	193 μg m- <sup>3</sup>	260 μg m- <sup>3</sup>
TKO Area 137 Fill Bank		
Operation/ Restoration Phase:		_
AM1 - SENTX Site Boundary (North)		
AM2 - SENTX Site Boundary (West, near DP3)	2(0 3	2(0,, 3
AM3 - SENTX Site Boundary (West, near RC15)	260 μg m- <sup>3</sup>	260 μg m- <sup>3</sup>
AM4 - SENTX Site Boundary (West, near EPD building)		

High volume air samplers (HVSs) in compliance with the specifications listed under Section 3.2.2 of the updated EM&A Manual were used to measure 24-hour TSP levels at the dust monitoring stations. The HVSs were calibrated upon installation and thereafter at bi-monthly intervals to check the validity and accuracy of the results.

The equipment used in the impact dust monitoring programme and monitoring locations are summarised in *Table 2.2* and illustrated in *Figure 2.1* respectively. Copies of the calibration certificates for the equipment are presented in *Annex D1*.

Table 2.2 Dust Monitoring Details


Monitoring Station	Location	Parameter	Frequency and Duration		Equipment
Construction	n Phase				_
DM1	Site Egress of TKO Area 137 Fill Bank	24-hour TSP	Once every 6 days	2, 8, 14, 20 November 2021	HVS Greasby 105 (S/N: 9795 (ET/EA/003/18))
DM2	Combined Reception and Exit Office (CREO) of TKO Area 137 Fill Bank				HVS Andersen G1051 (S/N: 1176 (ET/EA/003/05))
Operation/ I	Restoration Phase				
AM1	SENTX Site Boundary (North)	24-hour TSP	Once every 6 days	25 November	Tisch TE-5170 (S/N: 1190)
AM2	SENTX Site Boundary (West, near DP3)			2021	Tisch TE-5170 (S/N: 1047)
AM3	SENTX Site Boundary (West, near RC15)				Tisch TE-5170 (S/N: 1258)
AM4	SENTX Site Boundary (West, near EPD building)				Tisch TE-5170 (S/N: 1101)

Monitoring Schedule for the Reporting Month

The schedule for dust monitoring during the reporting period is provided in *Annex C*.

#### Results and Observations

The monitoring results for 24-hour TSP are summarised in *Table 2.3*. The detailed monitoring results and the graphical presentation of the 24-hour TSP results at each monitoring location are provided in *Annex D2*.



 $File: T. \\ IGIS/CONTRACT/0465169 \\ Imxd/0465169 \\ Environmental\_Impact\_Monitoring\_Locations. \\ mxd/Date: 28/5/2019$ 

Management



Table 2.3 Summary of 24-hour TSP Monitoring Results in the Reporting Period

Monitoring Station	Average 24-hr TSP Concentration (µg m <sup>-3</sup> ) (Range in bracket)	Action Level (μg/m³)	Limit Level (μg/m³)
<b>Construction Phase</b>			
DM-1 - Site Egress of TKO Area 137 Fill Bank	101 (94 - 109)	204	260
DM-2A -Combined Reception and Exit Office (CREO) of TKO Area 137 Fill Bank	91 (86 – 197)	193	260
Operation/ Restoration Phase			
AM1 - SENTX Site Boundary (North)	100	260	260
AM2 - SENTX Site Boundary (West, near DP3)	154	260	260
AM3 - SENTX Site Boundary (West, near RC15)	158	260	260
AM4 - SENTX Site Boundary (West, near EPD building)	235	260	260

The major dust sources in the reporting period included fugitive dust emission from exposed area in SENTX, as well as nearby operations of the existing SENT landfill and the TKO Area 137 Fill Bank.

All the 24-hour TSP results were below the Action and Limit Levels at the monitoring locations in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex D3*.

#### Meteorological Data

Meteorological data obtained from the SENTX on-site meteorological monitoring station was used for the dust monitoring and is shown in *Annex D4*. It is considered that meteorological data obtained at the on-site meteorological monitoring station is representative of the Project area and could be used for the construction/ operation phase dust monitoring programme for the Project.

#### 2.1.2 Odour Monitoring

#### Monitoring Requirements

According to the updated EM&A Manual of the Project, odour patrol was carried out along the site boundary during the operation/ restoration phase. During the first month of operation, daily odour patrol (3 times per day) was conducted jointly by the ET and the IEC. The odour intensity detected was based on that determined by the IEC. In addition, an independent party (ALS Technichem (HK) Pty Ltd.) was appointed to undertake odour patrol together with the ET and IEC three times per week. During these patrols, the

odour intensity detected was based on that determined by the independent third party.

The Action and Limit Levels for odour patrol is provided in *Table 2.4* below.

Table 2.4 Action and Limit Levels for Odour Patrol

Parameter	Action Level	Limit Level
Perceived odour intensity and odour complaints	<ul> <li>Odour intensity ≥ Class 2 recorded; or</li> <li>One documented complaint received</li> </ul>	<ul> <li>Odour intensity ≥ Class 3 recorded on 2 consecutive patrol <sup>(a)</sup> <sup>(b)</sup></li> </ul>

#### Notes:

- (a) i.e. either Class 3-strong or Class 4-extreme odour intensity.
- (b) The exceedances of the odour intensity do not need to be recorded at the same location.

Odour patrol was conducted by trained personnel / competent persons with a specific sensitivity to a reference odour (i.e. on reference materials n-butanol with the concentration of 50ppm in nitrogen (v/v)) in compliance with Section 3.7.2 of the updated EM&A Manual patrolling and sniffing along the SENTX Site boundary to detect any odour.

The odour monitoring programme and patrol route are summarised in *Table* 2.5 and illustrated in *Figure* 2.2 respectively. Copies of the certificates of the qualified odour panelist are presented in *Annex D5*.




Table 2.5 Odour Monitoring Details

Patrol Locations	Parameters	Patrol Frequency (a)	Monitoring Dates and Time
Patrol along	Odour	Period 1 - First month of operation	Conducted by ET &
the SENTX	Intensity (see	Daily, three times a day in the morning,	IEC:
Site Boundary	Table 2.6)	afternoon and evening/night (between	21 - 30 Nov 2021
(Checkpoints		18:00 and 22:00 hrs) conducted by the	(10:30 - 12:00, 14:30 -
OP1 - OP10)		ET and the IEC	16:00, 18:00 – 19:30)
		Three times per week on different days	Conducted by an
		conducted by an independent third	independent third
		party together with the ET and IEC (b)	<u>party, ET &amp; IEC:</u> 22 Nov 2021 (14:30 –
		Period 2 - Three months following	16:00), 24 Nov 2021
		period 1 (c)	(10:00 - 12:00), 26 Nov
			2021 (14:30 – 16:00), 29
		Weekly conducted by the ET and the	Nov 2021 (14:30 –
		IEC	16:00)
		Once every two weeks conducted by an	
		independent third party together with	
		the ET and IEC (b)	
		Period 3 - Throughout operation	
		following period 2 (c)	
		Monthly conducted by the ET and the	
		IEC	
		Quarterly conducted by an independent	
		third party together with the ET and	
		IEC (b)	

#### Notes

- (a) Reduction of monitoring frequency will be subject to the monitoring results to demonstrate environmentally acceptable performance.
- (b) Patrol shall be scheduled so that they are carried out together with the patrols to be carried out jointly by the ET and the IEC.
- (c) Commencement of each period will be justified by the ET Leader and verified by the IEC and will be subject to agreement with the EPD (EIAO Authority) and Project Proponent.

Table 2.6 Odour Intensity Level

Class	Odour Intensity	Description
0	Not Detected	No odour perceived or an odour so weak that it cannot be easily characterised or described.
1	Slight	Identified odour, slight
2	Moderate	Identified odour, moderate
3	Strong	Identified odour, strong
4	Extreme	Severe odour

Monitoring Schedule for the Reporting Month

The schedule for odour patrol during the reporting period is provided in *Annex C*.

The odour monitoring results are summarised and provided in *Table 2.7* and *Annex D6*, respectively.

Table 2.7 Summary of Odour Monitoring Results in the Reporting Period

Odour Checkpoints	Odour Intensity Class (Range)	Action Level	Limit Level
OP1	0 - 1	Odour intensity ≥	Odour intensity ≥
OP2	0 - 1	Class 2 recorded	Class 3 recorded
OP3	0 - 1		on 2 consecutive
OP4	0 - 1		patrol
OP5	0		
OP6	0		
OP7	0 - 1		
OP8	0 - 1		
OP9	0 - 1		
OP10	0		

The potential odour sources in the reporting period included the operation of leachate treatment plant, generator, slurry truck and vegetation at SENTX, as well as nearby operations of the Town Gas Plant.

All the odour monitoring results were below the Action and Limit Levels in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex D3*.

#### 2.2 Noise Monitoring

#### 2.2.1 Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact noise monitoring was conducted weekly at the monitoring location (i.e. NM1) to obtain one set of 30 minutes measurement between 07:00 and 19:00 hours on normal weekdays.

The Action and Limit Levels for construction and operational noise of the Project are provided in *Table 2.8* below.

Table 2.8 Action and Limit Levels for Construction/Operational Noise

Time Period	Action Level (a)	Limit Level (b)
Construction Noise:		_
07:00 – 19:00 hrs on normal weekdays	When one documented complaint is received from any one of the noise sensitive receivers (NSRs)	75 dB(A) at NSRs
	or	
	75 dB(A) recorded at the monitoring station	
Operational Noise:		_
07:00 – 19:00 hrs on all days	When one documented complaint is received from any one of the noise	65 dB(A) at NSRs (c)
19:00 – 23:00 hrs on all days	sensitive receivers (NSRs) or	65 dB(A) at NSRs (c)
23:00 – 07:00 hrs on all days	75 dB(A) recorded at the monitoring station	55 dB(A) at NSRs (c)

#### Notes:

- (a) 75dB(A) along and at about 100m from the SENTX site boundary was set as the Action Level.
- (b) Limits specified in the GW-TM and IND-TM for construction and operational noise, respectively.
- (c) Limit Level only apply to operational noise without road traffic and construction activities noise.

Noise monitoring was performed by ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066) using sound level meter at the designated monitoring station NM1 (see *Figure 2.1*) in accordance with the requirements stipulated in the updated EM&A Manual. Acoustic calibrator was deployed to check the sound level meter at a known sound pressure level. Details of the deployed equipment are provided in *Table 2.9*. Copies of the calibration certificates for the equipment are presented in *Annex E1*.

Table 2.9 Noise Monitoring Details

Monitoring Station (1)	Location	Parameter	Frequency and Duration	Monitoring Dates	Equipment
NM1	SENTX Site Boundary (North)	L <sub>eq (30 min)</sub> measurement between 07:00 and 19:00 hours on normal weekdays (Monday to Saturday)	Once per week for 30 mins during the construction and operation of the Project	4, 11, 18, 25 November 2021	Sound Level Meter: B&K 2238 (S/N: 2285721)  Rion NL-31 (S/N: 00410221)  Acoustic
					Calibrator: Rion NC-74 (S/N: 34657230) Rion NC-75 (S/N: 34680623)

#### 2.2.2 Monitoring Schedule for the Reporting Month

The schedule for noise monitoring during the reporting period is provided in *Annex C*.

#### 2.2.3 Results and Observations

A total of 4 impact noise monitoring events were scheduled during the reporting period. Results for noise monitoring are summarised in *Table 2.10*. The monitoring results and the graphical presentation of the data are provided in *Annex E2*.

Table 2.10 Summary of Construction/ Operation Noise Monitoring Results in the Reporting Period

Monitoring Station	Measured Noise Level L <sub>eq (30 min)</sub> , dB(A)		
	Average Range Action and Limit Leve		Action and Limit Level
NM1	51.4	49.0 - 53.4	75

Major noise sources identified during the noise monitoring included noise from operations of the existing SENT landfill and the TKO Area 137 Fill Bank, aircrafts and insects.

No Action and Limit Levels exceedance was recorded for construction/ operation noise monitoring in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex E3*.

#### 2.3 WATER QUALITY MONITORING

#### 2.3.1 Surface Water Quality Monitoring

Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact surface water quality monitoring was carried out at the three designated surface water discharge points (i.e. DP3, DP4 and DP6) at weekly and monthly intervals during construction phase and operation/ restoration phase, respectively to ensure that the SENTX will not cause adverse water quality impact. Temporary relocation of surface water discharge point DP4 to DP4 (Future, temporary) as an interim arrangement due to site constraints and construction sequence was approved by EPD on 14 May 2019. Surface water quality monitoring was carried out at DP4 (Future, temporary) (i.e. DP4T) from the monitoring event on 16 May 2019. In addition, suspension of impact surface water quality monitoring at DP3 was approved under the Baseline Monitoring Report by EPD on 24 July 2019 until the actual commencement of construction works affecting DP3 in 2021.

Dissolved Oxygen (DO) and pH value were measured in-situ whereas the level of suspended solids (SS) were determined by ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066).

The Action and Limit Levels of the surface water quality impact monitoring are provided in *Table 2.11*.

Table 2.11 Action and Limit Levels for Surface Water Quality

Parameters	Action Level	Limit Level	
	DP4 & DP6		
<b>Construction Phase:</b>			
DO	< 5.80 mg/L	< 5.42 mg/L	
SS	> 11.7 mg/L	> 12.7 mg/L	
pН	> 8.39	> 8.40	
Operation/ Restoration Pl	nase:		
Ammoniacal-nitrogen		>7.1 mg/L	
COD		> 30 mg/L	
SS		> 20 mg/L	

The locations of the monitoring stations for the Project are shown in *Figure 2.1*. All *in situ* monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the surface water quality monitoring programme. Calibration for a DO meter was carried out before measurement according to the instruction manual of the equipment model. Details of the equipment used in the impact surface water quality monitoring works are provided in *Table 2.12*. Copies of the calibration certificates for the equipment are presented in *Annex F1*.

Table 2.12 Impact Surface Water Quality Monitoring Details

Monitoring Station	Location	Frequency	Monitoring Dates	Parameter	Equipment
Construction					
DP4 (Future, temporary)	Surface water discharge point DP4	Weekly	4, 11, 18 November 2021	•pH •DO •SS	YSI Professional DSS (S/N: 15H103928)
DP6	Surface water discharge point DP6				
Operation/ l	Restoration	Phase:			
DP4 (Future, temporary)	Surface water discharge point DP4 Surface water discharge point DP6	Monthly	25 November 2021	<ul> <li>pH</li> <li>Electrical conductivity (EC)</li> <li>DO</li> <li>SS</li> <li>Magnesium</li> <li>COD</li> <li>Manganese</li> <li>TOC</li> <li>Chloride</li> <li>Calcium</li> <li>Nickel</li> <li>BOD<sub>5</sub></li> <li>Manganese</li> <li>TOC</li> <li>Chromium</li> <li>Ammoniacal-nitrogen</li> <li>Nitrate-nitrogen</li> <li>Nitrite-nitrogen</li> <li>TKN</li> <li>TKN</li> <li>Phosphate</li> <li>Sulphide</li> <li>Carbonate</li> <li>Oil &amp; Grease</li> </ul>	YSI Professional DSS (S/N: 15H103928)

#### Notes:

- (a) DP4 was temporary relocated to DP4 (Future, temporary) (i.e. DP4T) as an interim discharge point from the monitoring event on 16 May 2019.
- (b) Impact surface water quality monitoring at DP3 was suspended from the monitoring event on 25 July 2019 until the actual commencement of construction works affecting DP3 in 2021.

Monitoring Schedule for the Reporting Month

The schedule for surface water quality monitoring during the reporting period is provided in *Annex C*.

Results and Observations

A total of 4 monitoring events for impact surface water quality monitoring were scheduled at all designated monitoring stations during the reporting period. However, sampling could not be carried out on 4, 18 and 25

November 2021 due to insufficient flow. Impact surface water quality monitoring results and graphical presentations are provided in *Annex F2*.

All the surface water monitoring results were below the Action and Limit Levels in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex F3*.

#### 2.3.2 Leachate Monitoring

Monitoring Requirements and Equipment

According to the updated EM&A Manual, continuous monitoring of leachate level and daily monitoring of effluent quality were carried out during the operation/ restoration phase.

Temperature, pH and volume of the effluent discharged from the leachate treatment plant were measured in-situ whereas the parameters as listed in *Table 2.14* were determined by ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066).

The Action and Limit Levels of the surface water quality impact monitoring are provided in *Table 2.13*.

Table 2.13 Limit Levels for Leachate Levels and Effluent Quality

Parameters	Limit Level
Leachate Levels	
Leachate levels above the basal liner	1 m above the primary liner of the leachate containment system
<b>Effluent Quality</b>	
Temperature	> 43 °C
pH Value	6 – 10
Volume Discharged	>1,500 m <sup>3</sup>
Suspended Solids (SS)	> 800 mg/L
Ammoniacal-nitrogen	> 100 mg/L
Nitrite-nitrogen	> 100 mg/L
Phosphate	> 25 mg/L
Sulphate	> 900 mg/L
Nitrate-nitrogen	> 100 mg/L
Biochemical Oxygen Demand (BOD)	> 800 mg/L
Chemical Oxygen Demand (COD)	> 2,000 mg/L
Oil & Grease	> 20 mg/L
Boron	> 7,000 μg/L
Iron	> 7.5 mg/L
Cadmium	> 1 µg/L
Chromium	> 400 μg/L
Copper	> 1,000 μg/L
Nickel	> 800 μg/L
Zinc	> 800 μg/L

All *in situ* monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the leachate quality monitoring programme. Details of the equipment used are provided in *Table 2.14*. Copies of the calibration certificates for the equipment are presented in *Annex F4*.

Table 2.14 Leachate Levels and Effluent Quality Monitoring Details

Location	Frequency	Parameter	Monitoring Dates	Equipment
Leachate levels above the basal liner	Continuous	Leachate Levels	21 - 30 November 2021	Pairs of pressure transducers
Effluent discharged from LTP	Daily for the first 3 months upon full operation of the LTP at wet season (Apr to Sep) and dry season (Oct to Mar), respectively and reduce to monthly thereafter subject to the monitoring results of the first 3 months for each season and agreement with the EIAO Authority, IEC and IC. (a)	On-site Measurements: Volume pH Temperature Laboratory analysis: Suspended Solids COD BOD5 TOC Ammoniacal- nitrogen Nitrate-nitrogen Nitrite-nitrogen Total Nitrogen Sulphate Phosphate Oil & Grease Alkalinity Chloride Calcium Potassium Magnesium Iron Zinc Copper Chromium Nickel Cadmium Boron	21 - 30 November 2021	Lutron WA-2017SD (S/N: T.016811)

#### Note:

(a) Reduction of monitoring frequency will be subject to the monitoring results to demonstrate environmentally acceptable performance.

The schedule for leachate monitoring during the reporting period is provided in *Annex C*.

#### Results and Observations

The leachate levels and effluent quality monitoring results are summarised in in *Table 2.15* and *Table 2.16*, respectively. The detailed monitoring results are provided in *Annex F5* and *Annex F6*, respectively.

Table 2.15 Summary of Leachate Levels in the Reporting Period

Monitoring Location	Average Leachate Head Levels (cm) (Range in Bracket)	Limit Level (cm)
Pump Station No. 1X (Cell	1X)	
Meter No. X-1	61 (44 – 79)	> 178
Meter No. X-2	81 (64 - 99)	
Average	71 (54 - 89)	

Table 2.16 Summary of Effluent Quality Monitoring Results in the Reporting Period

Parameters	Average Monitoring Results (Range in Bracket)	Limit Level
Effluent Discharged from LTP		
Temperature	25.0°C (18.6°C - 28.9°C)	> 43 °C
pH Value	8.4 (8.3 – 8.5)	6 - 10
Volume Discharged	981m³ (301m³ - 1,462m³)	>1,500 m <sup>3</sup>
Suspended Solids (SS)	27.0mg/L (20.4mg/L - 35.2mg/L)	> 800  mg/L
Ammoniacal-nitrogen	0.40mg/L (0.28mg/L - 0.84mg/L)	> 100 mg/L
Nitrite-nitrogen	0.20 mg/L (0.04 mg/L - 0.63 mg/L)	> 100 mg/L
Phosphate	9.7mg/L (9.2mg/L - 10.3mg/L)	> 25 mg/L
Sulphate	64mg/L (58mg/L - 70mg/L)	> 900  mg/L
Nitrate-nitrogen	60.8mg/L (46.4mg/L - 69.6mg/L)	> 100  mg/L
BOD	10mg/L (6mg/L – $14$ mg/L)	> 800  mg/L
COD	1,018mg/L (888mg/L - 1,620mg/L)	> 2,000 mg/L
Oil & Grease	$\leq 5$ mg/L ( $\leq 5$ mg/L - $\leq 5$ mg/L)	> 20 mg/L
Boron	$5,246 \mu g/L (4,900 \mu g/L - 5,500 \mu g/L)$	> 7,000 μg/L
Iron	1.40mg/L (1.28mg/L - 1.56mg/L)	> 7.5 mg/L
Cadmium	$<1.0\mu g/L$ ( $<1.0\mu g/L$ – $<1.0\mu g/L$ )	> 1 µg/L
Chromium	$126\mu g/L (120\mu g/L - 134\mu g/L)$	$> 400 \mu g/L$
Copper	$11\mu g/L (11\mu g/L - 11\mu g/L)$	> 1,000 μg/L
Nickel	$114\mu g/L (110\mu g/L - 117\mu g/L)$	> 800 μg/L
Zinc	65μg/L (60μg/L <b>-</b> 70μg/L)	> 800 µg/L

All the leachate levels and effluent quality monitoring results were below the Limit Levels in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex F3*.

#### 2.4 LANDSCAPE AND VISUAL MONITORING

#### 2.4.1 Monitoring Requirements

According to the updated EM&A Manual of the Project, the monthly landscape and visual audit was conducted on 19 November 2021 to monitor the implementation of the landscape and visual mitigation measures during construction phase.

All relevant environmental mitigation measures listed in the approved EIA Report and the updated EM&A Manual and their implementation status are summarised in *Annex B*.

#### 2.4.2 Results and Observations

The Contractor has implemented environmental mitigation measures as stated in the approved EIA Report and the EM&A Manual.

Regarding the landscape and visual audit, the Contractor was reminded to maintain the advance screen planting works as soon as possible to ensure effective screening of views of project works from the High Junk Peak Trail. The Contractor shall consider the mitigation measures during the design phase, including the preparation of the Construction Drawings and Detailed Landscape Design Drawings.

#### 2.5 EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis with the Contractor, IEC and ER to monitor the implementation of proper environmental pollution control and mitigation measures under the Project. In the reporting period, 4 site inspections were carried out on 4, 11, 17 and 26 November 2021.

Key observations during the site inspections are summarised in *Table 2.17*.

Table 2.17 Key Observations Identified during the Site Inspection in this Reporting Month

Inspection Date	Environmental Observations and Recommendations			
Inspection Date 4 November 2021	<ul> <li>Environmental Observations and Recommendations</li> <li>The Contractor shall replace the faded NRMM label displayed on the cherry picker near future weighbridge.</li> <li>The Contractor shall maintain site drainage and remove the stagnant water and algae accumulated at the temporary drain at new container area and spray larvicides for mosquito control, if necessary.</li> <li>The Contractor shall clean up the oil spillage at Southern perimeter bund and near EPD building and handle the clean-up materials as chemical waste.</li> <li>The Contractor shall remove the concrete residue at the concrete truck washing area to ensure that all wash-water is properly contained.</li> <li>The Contractor shall maintain the signage of the chemical waste cabinet at new container area in accordance with the COP.</li> </ul>			
	<ul> <li>The Contractor shall dispose of the emptied chemical containers near EPD building as chemical waste.</li> <li>The Contractor shall remove the general refuse accumulated at new container area and dispose of the waste regularly to minimise odour and pest issues.</li> </ul>			
11 November 2021	<ul> <li>The Contractor shall spray water on the surface continuously during rock breaking operation at the buttress wall to minimise dust impact.</li> <li>The Contractor shall cover the cement stored at new container area to minimise dust impact.</li> </ul>			
	<ul> <li>The Contractor shall clean up the oil spillage at the breaker near future guardhouse and at the EVA and handle the clean-up materials as chemical waste.</li> <li>The Contractor shall provide drip trays for the chemicals stored near buttress wall.</li> <li>The Contractor shall maintain the signage of the chemical waste</li> </ul>			
17 November 2021	<ul> <li>cabinet at new container area in accordance with the COP.</li> <li>The Contractor shall clean up the oil spillage at the breaker near town gas plant and handle the clean-up materials as chemical waste.</li> <li>The Contractor shall remove the stagnant water accumulated at the drip tray near DP6 and treat the clean-up material as chemical waste.</li> </ul>			
	<ul> <li>The Contractor shall remove the general refuse accumulated near DP4T, main haul road, weighbridge, town gas plant, drainage channel near maintenance building and DP6.</li> </ul>			
26 November 2021	<ul> <li>The Contractor shall clean up the oil/ chemical spillage at the generator near DP6 and handle the clean-up materials as chemical waste.</li> <li>The Contractor shall provide drip trays for the chemicals stored near guardhouse and sediment trap.</li> <li>The Contractor shall dispose of the waste accumulated at the refuse skips near DP4T and DP6 regularly to minimise odour and pest issues.</li> </ul>			

The Contractor has rectified all observations identified during environmental site inspections in the reporting period. Key environmental deficiencies identified and the corresponding rectification actions are presented in *Table* 2.18.

Table 2.18 Summary of Environmental Deficiencies Identified and Corresponding Rectification Actions

Deficiencies	Rectifications Implemented	Proposed Additional Control Measures		
Surface Water				
Intercepting channels & drainage system	Reviewed drainage plan.	<ul> <li>Addition of channels.</li> <li>Expedite the construction of permanent sediment trap and discharge culverts.</li> </ul>		
DP channels (design & regular silt removal)	<ul> <li>Carried out regular maintenance and cleaning of channels.</li> <li>DP4 channel: Area near the channel was paved with concrete and a bund was built.</li> <li>DP6 channel: Gravel piles on the channel were covered with concrete which serve as blocks for running water and to divide the channel into several sections. A pump was placed in the water zone in the upstream section to pump water to the Wetsep for treatment prior to the discharge to the last section before the weir plate.</li> <li>DP6: Pipes through the gravel piles between different channel sections were covered with geotextiles to block debris and silt.</li> </ul>	N.A.		
Stockpiles & exposed soil	Installed silt fencing near surface water channel along DP6 channel.	<ul> <li>Improve soil covering.</li> <li>Compaction and cover for stockpiles and soil slopes.</li> </ul>		
Wetsep (treatment capacity & number)	<ul> <li>Reviewed Wetsep capacity.</li> <li>Chemicals dosage of the Wetsep was increased to enhance the efficiency.</li> </ul>	• Install additional Wetsep.		
Backflow / ponding during heavy rainfall	Raised with EPD (LDG) and CEDD.	N.A.		

#### 2.6 WASTE MANAGEMENT STATUS

The Contractor has registered as chemical waste producer under the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.

As informed by the Contractor, waste generated during this reporting period include mainly inert C&D materials. Reference has been made to the waste flow table prepared by the Contractor. The quantities of different types of wastes and imported fill materials are summarised in *Table 2.19*.

Table 2.19 Quantities of Different Waste Generated and Imported Fill Materials

Month/ Year	Inert C&D Materials (a) (in '000m <sup>3</sup> )	(in '00	ted Fill 0kg) <sup>(b)</sup>	Inert Constructi on Waste Re-used (in '000m³)	Non-inert Construction Waste (c) (in '000m³)	Recyclable Materials (d) (in '000kg)	Yard Waste (in '000kg)	Chemical Wastes (in '000kg)
1 - 30	3.152	Rock 0	1378.680		0.121	222.310	0	2.800
Nov 2021								

#### Notes:

- (a) Inert construction wastes include hard rock and large broken concrete, and materials disposed as public fill. Density assumption: 1.6 (kg/L) for public fill.
- (b) Imported fill refers to materials generated from other project for on-site reuse.
- (c) Non-inert construction wastes include general refuse disposed at landfill. Density assumption: 0.9 (kg/L) for general refuse.
- (d) Recyclable materials include metals, paper, cardboard, plastics and others.

#### 2.7 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

A summary of the Environmental Mitigation Implementation Schedule is presented in *Annex B*. The necessary mitigation measures were implemented properly for the Project.

### 2.8 SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT

The construction and operation/ restoration phase air quality, noise and water quality monitoring results complied with the Action and Limit Levels in the reporting period.

Cumulative statistics on exceedances is provided in *Annex G*.

## 2.9 SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

There were no complaints, notification of summons or prosecution recorded in the reporting period.

Statistics on complaints, notifications of summons, successful prosecutions are summarised in *Annex G*.

#### 3 FUTURE KEY ISSUES

#### 3.1 CONSTRUCTION PROGRAMME FOR THE COMING MONTH

As informed by the Contractor, the major works for the Project in December 2021 will be:

- Excavation and removal of unsuitable fill materials;
- Import materials for Cell 4X;
- Construction of Cell 4X formation;
- Installation of groundwater pipes for Cell 4X;
- Liner works at Cell 4X;
- Defects rectification for waste reception area, including weighbridge, vehicle washing facilities, wheel wash bay and guard house;
- Defects rectification for infrastructure buildings;
- Defects rectification for pavement works at Part X1 area;
- Defects rectification for surface water channels along the road pavement;
- Installation of the remaining LFG and leachate HDPE pipes at Cell 3X and Cell 4X;
- Finish off equipment installation for sump houses 1, 2 and 3;
- Construction of MSE wall; and
- Landscape work.

#### 3.2 KEY ISSUES FOR THE COMING MONTH

Potential environmental impacts arising from the above upcoming construction activities in the next reporting period of December 2021 are mainly associated with dust emission from the exposed area and loading and unloading operation of dusty materials. The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

#### 3.3 MONITORING SCHEDULE FOR THE COMING MONTH

The tentative schedules for environmental monitoring in December 2021 are provided in *Annex H*.

#### 4 CONCLUSION AND RECOMMENDATION

This EM&A Report presents the findings of the EM&A activities undertaken during the period from 1 to 30 November 2021 in accordance with the updated EM&A Manual and the requirements of the Environmental Permit (*EP*-308/2008/B).

Air quality (24-hour TSP and odour), noise and water quality (surface water and leachate) monitoring were carried out in the reporting period. Results for air quality, noise and water quality monitoring complied with the Action and Limit Levels in the reporting period. No Action and Limit Levels exceedances were recorded in the reporting period.


Environmental site inspections were carried out during the reporting period. Recommendations on remedial actions were given to the Contractor for the deficiencies identified during the site inspections.

There were no complaints, notification of summons or prosecution recorded in the reporting period.

The ET will keep track on the construction and operation/restoration works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

#### Annex A

## Work Programme



510         511         512         513         514         515         516         517         518         519         520         521         522         523         524         525         526         527         528         529         530         531         532         533         534         535         536         537         538         539         540         541         542         543         544         545         546         547         548         549         550         551         552         553	SA2.6.00 SA2.6.00 6.03.2 6.03.2	 6.03 Civ 6.03.2 La	ID .	Activity Name		_		Total Predecessor Details	Successor Details
510         511         512         513         514         515         516         517         518         519         520         521         522         523         524         525         526         527         528         529         530         531         532         533         534         535         536         537         538         539         540         541         542         543         544         545         546         547         548         549         550         551         552         553	<b>SA2.6.0</b> 3 6.03.2 6.03.2	6.03.2 La	<i>ı</i> il Engir		Dur	Sta		Float	Successor Details
512         513         514         515         516         517         518         519         520         521         522         523         524         525         526         527         528         529         530         531         532         533         534         535         536         537         538         539         540         541         542         543         544         545         546         547         548         549         550         551         552         553	6.03.2	.2	andfill C	ineering Works Cell 2			19 13-Apr-23 19 23-Jan-21		
513 514 515 516 517 518 519 520 521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 550 551 552 553 554 555 566 577 578 578 578 578 578 578 578	6.03.2		63-1000	Earth bund (Eastern)				9 11-1100: FS, 23-2500: FS, 53-4200: FS, 53-1400: FS 53-2800: FS	53-3500: FS, 63-1500: FS, 63-1800: FS, 63-1900: FS, 63-2000: FS, 63-2100: FS, 63-2200: FS, M12. 1: FS -50, M12.
513 514 515 516 517 518 519 520 521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 550 551 552 553 554 555 566 577 578 578 578 578 578 578 578	6.03.2							55 25551.5	2: FS, 63-1100: FS
514         515         516         517         518         519         520         521         522         523         524         525         526         527         528         529         530         531         532         533         534         535         536         537         538         539         540         541         542         543         544         545         546         547         548         549         550         551         552         553		3.2	63-1100	Earth bund (Western)	110	20-Feb-7	.0 08-Jun-20	84 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: FS	
514         515         516         517         518         519         520         521         522         523         524         525         526         527         528         529         530         531         532         533         534         535         536         537         538         539         540         541         542         543         544         545         546         547         548         549         550         551         552         553		5.2	63-1200	) Intercell bund (Cell 2/3)	90	09-Jun-	20 06-Sep-20	63-1000: FS 734 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: FS	63-3600: FS, 63-1200: FS 63-1500: FS
515 516 517 518 519 520 521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 566	6.03.2			,				53-4400: FS, 63-1100: FS	
516         517         518         519         520         521         522         523         524         525         526         527         528         529         530         531         532         533         534         535         536         537         538         539         540         541         542         543         544         545         546         547         548         549         550         551         552         553		5.2	63-1300	) Site Formation	/5	02-Nov-1	3 15-Jan-20	14 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: FS	63-1400: FS, 63-4200: FS
517 518 519 520 521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553 554				Pump Station (PS#2X)				84 63-1300: FS, 63-1100: FS	63-1600: FS, 63-1700: FS
518         519         520         521         522         523         524         525         526         527         528         529         530         531         532         533         534         535         536         537         538         539         540         541         542         543         544         545         546         547         548         549         550         551         552         553	6.03.2	5.2	63-1500	D Lining Works	90	01-Oct-20	* 29-Dec-20	710 41-1500: FS, 63-1000: FS, 63-1100: FS, 63-1200: FS	63-1600: FS, M12. 3: FS, 63-2400: FS
519         520         521         522         523         524         525         526         527         528         529         530         531         532         533         534         535         536         537         538         539         540         541         542         543         544         545         546         547         548         549         550         551         552         553				Protective Stone Laying & Leachate Collection Pipe	25	30-Dec-2	.0 23-Jan-21	810 63-1500: FS, 41-1500: FS, 63-1400: FS	32-1600: FS, M12. 3: FS
520 521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553 550 551				O Install Leachate Force Main				84 63-1100: FS, 41-1500: FS, 63-1400: FS	54-2800: FS, M12. 3: FS
521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553 550 551 552 553				Install Landfill Gas Pipe on earth bund				168 41-1500: FS, 63-1000: FS	54-4000: FS, M12. 3: FS
522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553 550 551	<b>SA2.6.0</b> 3			Cell 3  Carth bund (Eastern)			20 02-Feb-22 20 08-Jun-20	9 11-1100: FS, 53-4200: FS, 63-1000: FS, 53-4300: FS	
523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553				. ,				53-2800: FS, 63-4200: FS	FS -50, M12. 2: FS, 63-2000: FS -45, 63-2200: FS
524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	6.03.3	3.3	63-2000	Earth bund (Western)	110	25-Apr-′	20 12-Aug-20	19 11-1100: FS, 63-1000: FS, 63-1900: FS -45	63-2300: FS, 63-2400: FS, 63-2600: FS, 63-3700: FS,
524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 550 551	0.00.0		00.0400		405		20 44 0 4 00	700 44 4400 50 00 4000 50 00 4000 50 00 0000 50	63-2100: FS -45
525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	6.03.3	3.3	63-2100	Intercell bund (Cell 3/4)	105	29-Jun-2	) 11-Oct-20	789   11-1100: FS, 63-1000: FS, 63-4200: FS, 63-2000: FS	-45 63-2400: FS
526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	6.03.3	3.3	63-2200	Site Formation	75	09-Jun-?	.0 22-Aug-20	9 11-1100: FS, 63-1000: FS, 63-1900: FS	63-2300: FS
527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	6.03.3	3.3	63-2300	Pump Station (PS#3X)				9 63-2200: FS, 63-2000: FS	63-2500: FS, 63-2600: FS
528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	6.03.3	3.3	63-2400	D Lining Works	100	01-Oct-2*	* 08-Jan-22	435 41-1500: FS, 63-1900: FS, 63-2000: FS, 63-2100: FS, 63-1500: FS	63-2500: FS, M12. 3: FS
529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	6.03.3	3.3	63-2500	Protective Stone Laying & Leachate Collection Pipe	25	09-Jan-	.2 02-Feb-22	435 63-2400: FS, 41-1500: FS, 63-2300: FS	32-1700: FS, M12. 3: FS
530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	6.03.3	3.3	63-2600	Install Leachate Force Main	75	07-Oct-:	.0 20-Dec-20	9 63-2000: FS, 41-1500: FS, 63-2300: FS	53-2500: SS -90, 54-2800: FS, M12. 3: FS
531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553				Install Landfill Gas Pipe on earth bund	35	09-Jun-2	.0 13-Jul-20	58 41-1500: FS, 63-1900: FS	54-4000: FS, M12. 3: FS
532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	SA2.6.03			Cell 4  Remaining Portion of Buttress Wall			21 13-Apr-23	30 494 62-1000: FS	
533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553				D Earth bund (Western) incl. MSE Wall				239 62-1000: FS	63-3000: FS, 63-3100: FS, 63-3200: FS, 63-3400: FS,
534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	0.00.1		00 2000	Editi build (Noticin) inci. inci.	120	0, 000 2	o roun zz	52 1000.10	63-3800: FS, 63-3900: FS, 63-4100: SS -90, M 9. 6: FS -60, M 9. 7: FS -30, M 9. 8: FS
534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553									W 9. 7. FG -50, W 9. 0. FG
535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	6.03.4	3.4	63-3000	) Site Formation	120	05-Jan <i>-2</i>	2 04-May-22	239 62-1000: FS, 62-1100: FS, 62-1200: FS, 63-2900: FS, 63-4100: FS	63-3100: FS
536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	6.03.4	5.4	63-3100	Pump Station (PS#4X)	45	05-May-	<u>√</u> 2 18-Jun-22	239 63-3000: FS, 63-2900: FS	63-3300: FS, 63-3400: FS
537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553				Lining Works	135	01-Oct-2	2* 12-Feb-23	0 41-1500: FS, 63-2900: FS	63-3300: FS, M12. 6: FS
538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	6.03.4	3.4	63-3300	Protective Stone Laying & Leachate Collection Pipe	60	13-Feb-/	.3 13-Apr-23	0 41-1500: FS, 63-3200: FS, 63-3100: FS	12-1900: FS, 32-1800: FS, M12. 6: FS
539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	6.03.4	3.4	63-3400	Install Leachate Force Main & Remove Temporary Leachate Pipe	30	19-Jun-∕	.2 18-Jul-22	269 41-1500: FS, 63-2900: FS, 63-3100: FS	12-1900: FS, 32-1800: FS, M12. 6: FS
540 541 542 543 544 545 546 547 548 549 550 551 552 553				e - Surface Run-Off			20 03-Feb-22		(0.000 =0
541 542 543 544 545 546 547 548 549 550 551 552 553				Perimeter Channel (X9A) at Cell 2 Western Bund				1054 63-1100: FS	12-1900: FS
542 543 544 545 546 547 548 549 550 551 552 553				Perimeter Channel (X10A) at Cell 2 Western Bund Perimeter Channel (X10A) at Cell 3 Western Bund				1029 63-1100: FS 964 63-2000: FS	63-4000: FS 63-4000: FS
543 544 545 546 547 548 549 550 551 552 553				Perimeter Channel (X10A) at Cell 3 Western Bund  Perimeter Channel (X10A) at Cell 4 Western Bund				464 63-2900: FS	63-4000: FS 63-4000: FS
544 545 546 547 548 549 550 551 552 553				Perimeter Channel (X10C) at Cell 4 Western Bund				469 63-2900: FS	63-4000: FS
545 546 547 548 549 550 551 552 553				Connection to Existing DP3				464 63-3900: FS, 63-3600: FS, 63-3700: FS, 63-3800: FS	
546 547 548 549 550 551 552 553	0.00.5		00.4400		00	00.1	24 00 1 104	440, 00,0000, 00,00	20,000, 50
547 548 549 550 551 552 553				Remove Cut-Off Channel C-7 at bottom of Buttress Wall				419 63-2900: SS -90	63-3000: FS
548 549 550 551 552 553				Temporary Channel (X7T) at SENT Infrastructure Area e - Ground Water			20 14-Feb-20 21 30-Nov-21	14 63-1300: FS	63-1900: FS, 63-2100: FS
550 551 552 553			_	Construct Temporary Channel (TC-1), from MH-1 to Existing UC-825				529 23-1900: FS, 11-1300: FS, 62-1000: FS	63-4400: FS
551 552 553	6.03.6	6.6	63-4400	Divert GW at MH-1 to TC-1	5	27-Oct-7	.1 31-Oct-21	529 63-4300: FS	63-4500: FS, M 9. 9: FS
552 553				Reconnection of GWCP across Cell 4				529 62-1100: FS, 62-1200: FS, 63-4400: FS	12-1900: FS
553				- Works Associated with Utilities Undertakers			20 27-Jul-21		
		3.8.U1 6		LFG Generator On-grid Testing			20 27-Jul-21 20 27-Jun-21	655 32-2500: FS, 12-1200: FS, 54-4000: FS	63-4700: FS
007				LFG Generator On-grid Inspection & Verify				655 63-4600: FS	12-1900: FS
		2.6.03.8.U					08-Jan-21		00.4000.50
				Laying Gas Mains (from LFG to Town Gas PF)      Gas Meter Relocation & Connection at LFG				855 54-4000: FF 855 63-4800: FS, 54-4000: FS	63-4900: FS 12-1900: FS
				Gas Meter Relocation & Connection at LFG  & E&M Works			19 22-Jul-21	· ·	12-1900. FO
559	SA2.6.0	6.04.C P	art X1 A	Area C	661	01-Oct-1	19 22-Jul-21	660	
560	SA2.6.0	.6.04.C.0	2 LFG	Treatment Plant	661	01-Oct-1	19 22-Jul-21	660	42 4000; EC
				O GHS600 Blower 601 C Relocation O Absorption Chiller (Optional)				660 32-1500: FS 1231 54-2200: FS	12-1900: FS 12-1900: FS
				pe Works			19 29-Dec-19 19 03-Dec-20		12-1000.10
564	SA2.6.0	6.08.1 SI	ENT Are	rea - Tree Removal & Transplanting	240	01-Apr-1	19 26-Nov-19	1264	
	-			Access trees condition and select for transplanting				1264 14-1300: FS	68-1100: FS, 68-1200: FS, 68-1400: FS
				Prepare new site to receive trees				1264 68-1000: FS	68-1200: SS
	6.08.1			Transplant selected trees				1264 68-1000: FS, 68-1100: SS	68-1300: FS
	6.08.1 6.08.1			Prune trees prior to removal from Cell 4  Tree Felling - Part X3				1264 68-1200: FS 1384 23-8200: FS, 31-1600: FS, 68-1000: FS	12-1900: FS 12-1900: FS
	6.08.1 6.08.1 6.08.1			Tree Felling - Part X3  Area - Trial Nursery & Tree Planting			19 29-Jul-19 19 03-Dec-20		12-1300. F2
	6.08.1 6.08.1 6.08.1 6.08.1	J.JU.K 0		Trial Nursery				1174 14-1800: FS, 58-1000: SS 30	12-1900: FS, M 3. 2: FS
572	6.08.1 6.08.1 6.08.1 6.08.1 <b>SA2.6.0</b>		00 1000	Landscaping in New Infrastructure Area	150	07-Jul-	20 03 Dec 20	891 54-1000: FS, 23-7600: FS	12-1900: FS

## Annex B

## Environmental Mitigation Implementation Schedule

## Annex B Environmental Mitigation Implementation Schedule

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? (1) D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
Air Quali	ty <b>-</b> Cons	truction Phase						
4.8.1	AQ1	Blasting	To minimise	Blasting area	SENTX	✓	Air Pollution Control	Not applicable.
		• The area within 30m of the blasting area will be wetted prior to blasting.	potential dust nuisance	and 30m of blasting area	Contractor		(Construction Dust) Regulations	Blasting is not required in the latest landfill design
		<ul> <li>Blasting will not be carried out when the strong wind signal or tropical cyclone warning signal No. 3 or higher is hoisted, unless this is with the express prior permission of the Commissioner of Mines.</li> </ul>						C
		• loose material and stones in the Site will be removed prior to the blast operation						
		During blasting, blast nets, screens and other protective covers will be used to prevent the projection of flying fragments and material resulting from blasting						
4.8.1	AQ2	Rock Drilling	To minimise	Rock drilling	SENTX	✓	Air Pollution Control	Not applicable. Rock
		<ul> <li>Watering will be carried out at the rock drilling activities to avoid fugitive dust emissions.</li> </ul>	potential dust nuisance	area	Contractor		(Construction Dust) Regulations	drilling is not required in the latest landfill design
4.8.1	AQ3	Site Access Road	To minimise	Main haul	SENTX	✓	Air Pollution Control	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main	Location of the Measures	Who to implement the measure?	the me	easur	iplement e? <sup>(1)</sup> D/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
			Concerns to address							
		The main haul road will be kept clear of dusty materials or sprayed with water.	potential dust nuisance	road	Contractor				(Construction Dust) Regulations	
		• The main haul road will be paved with aggregate or gravel.							HKAQO and EIAO- TM Annex 4	
		• Vehicle speed will be limited to 10kph.								
4.8.1	AQ4	Stockpiling of Dusty Materials	To minimise	All	SENTX	~			Air Pollution Control	Reminder was given to
		<ul> <li>Any stockpile of dusty materials will be covered entirely by impervious sheeting</li> </ul>	potential dust nuisance	construction works area	Contractor				(Construction Dust) Regulations	the Contractor
		or placed in an area sheltered on the top and three sides or sprayed with water so as to ensure that the entire surface is wet.							HKAQO and EIAO- TM Annex 4	
4.8.1	AQ5	<u>Loading, unloading or transfer of dusty</u> <u>materials</u>	To minimise potential dust nuisance	All construction works area	SENTX Contractor	<b>~</b>	/		Air Pollution Control (Construction Dust) Regulations	Implemented
		<ul> <li>All dusty materials will be sprayed with water immediately prior to any loading, unloading or transfer operation so as to maintain the dusty material wet.</li> </ul>	nuisance	works area					HKAQO and EIAO- TM Annex 4	
4.8.1	AQ6	Site Boundary and Entrance	To minimise	Site boundary	SENTX	~	/		Air Pollution Control	Not applicable
		Where a site boundary adjoins a road, street, service lane or other area accessible	potential dust nuisance	and entrance	Contractor				(Construction Dust) Regulations	
		to the public, hoarding of height not less than 2.4m from ground level will be provided along the entire length of that portion of the site boundary except for the site entrance or exit.							HKAQO and EIAO- TM Annex 4	
4.8.1	AQ7	Excavation Works	To minimise	All	SENTX	<b>~</b>	/		Air Pollution Control	Deficiency of

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement		implemo	ent	What requirements or standards for the	Implementation Status and Remarks
	Kei	witigation weasures	Measure & Main Concerns to address	the Measures	the measure?	C	O/R	A	measure to achieve?	Status and Remarks
		Working area of any excavation or earth moving operation will be sprayed with water immediately before, during and immediately after the operation so as to ensure that the entire surface is wet.	potential dust nuisance	construction works area	Contractor				(Construction Dust) Regulations HKAQO and EIAO- TM Annex 4	mitigation measures but rectified by the Contractor
4.8.1	AQ8	<ul> <li>Building Demolition</li> <li>The area where the demolition works are planned to take place will be sprayed with water immediately prior to, during and immediately after the demolition activities.</li> <li>Any dusty materials remaining after a stockpile is removed will be wetted with water and cleared from the surface of</li> </ul>	To minimise potential dust nuisance	All construction works area	SENTX Contractor	✓			Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO- TM Annex 4	Implemented
4.8.1	AQ9	roads or street.  Construction of the Superstructure of Building  Effective dust screens, sheeting or netting will be provided to enclose the scaffolding from the ground level up to the highest level of the scaffolding.	To minimise potential dust nuisance	All construction works area	SENTX Contractor	✓			Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO- TM Annex 4	Implemented
4.8.1	AQ10	Should a stone crushing plant be needed on site, the control measures recommended in the Best Practicable Means Requirement for Mineral Works (Stone Crushing Plants) BPM 11/1 should be implemented.	To minimise potential dust nuisance	Stone crushing plant/construction phase	SENTX Contractor	✓			Best Practicable Means Requirement for Mineral Works (Stone Crushing Plants) BPM 11/1	Not applicable. Stone crushing plant is not required in the latest landfill design

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the n		implement ure? <sup>(1)</sup> O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
4.8.1	AQ11	Good site practices such as regular maintenance and checking of the diesel powered mechanical equipment will be adopted to avoid any black smoke emissions and to minimize gaseous emissions.	To minimise potential dust nuisance	All construction works area	SENTX Contractor		✓		HKAQO and EIAO- TM Annex 4	Implemented
4.10.1	AQ12	Dust monitoring once every 6 days	Ensure the dust generated from the project meets the air quality requirement	At monitoring locations shown in <i>Figure 3.2a</i>	SENTX Contractor		✓		HKAQO and EIAO- TM Annex 4	Implemented
Air Quali	ty <b>-</b> Oper	ation, Restoration and Aftercare Phases								
4.8.2	AQ13	Odour  • Enclosing the weighbridge area	To minimise odour nuisance	Weighbridge area	SENTX Contractor	✓		<b>✓</b>	EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste only which is significantly less odorous, enclosing the weighbridge area is not necessary
4.8.2	AQ14	Providing a vehicle washing facility before the exit of SENTX and providing sufficient signage to remind RCV drivers to pass through the facility before leaving SENTX		Vehicle washing facility	SENTX Contractor	✓		<b>√</b>	EIAO-TM Annex 4	Implemented
4.8.2	AQ15	Reminding the RCV drivers to empty the liquor collection sump and close the valve	To minimise odour nuisance	Tipping face	SENTX Contractor			<b>√</b>	EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to the meas D C	-		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		before leaving the tipping face								only, which is relatively dry, the amount of liquor generated is expected to minimal
4.8.2	AQ16	Washing down the area where spillage of RCV liquor is discovered promptly	To minimise odour nuisance	SENTX Site	SENTX Contractor		<b>✓</b>		EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste only, which is relatively dry, the amount of liquor generated is expected to minimal.
4.8.2	AQ17	Reminding operators to properly maintain their RCVs and ensure that liquor does not leak from the vehicles		SENTX Site	SENTX Contractor		<b>✓</b>		EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste only, which is relatively dry, the amount of liquor generated is expected to minimal.
4.8.2	AQ18	Installation of landfill gas control system to enhance collection of landfill gas from the waste mass and hence minimise odour associated with fugitive landfill gas emissions	To minimise odour nuisance	SENTX Site	SENTX Contractor	✓	✓	✓	EIAO-TM Annex 4	Implemented
4.8.2	AQ19	Progressive restoration of the areas which	To minimise	SENTX Site	SENTX	✓	✓	✓	EIAO-TM Annex 4	Implemented

ENVIRONMENTAL RESOURCES MANAGEMENT

GREEN VALLEY LANDFILL LTD.

EIA Ref.			nvironmental Protection Measures/	Objectives of the		Who to			o impl		•	Implementation
	Ref	M	litigation Measures	Recommended Measure & Main Concerns to address	the Measures	implement the measure?		e mea	asure? O/	R A	or standards for the measure to achieve?	Status and Remarks
			reach the finished profile (a final capping system including an impermeable liner will be put in place) and installation of a permanent landfill gas extraction system	odour nuisance		Contractor						
4.8.2	AQ20	•	Installing deodorizers along the site boundary adjacent to the ASRs	To minimise odour nuisance	SENTX Site boundary	SENTX Contractor			<b>√</b>	✓	EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste only which is significantly less odorous, installation of deodorizers is not necessary.
4.8.2	AQ21	•	Erecting a vertical barrier, wall or structure softened by planting rows of trees/shrubs or landscape feature along the site boundary, particularly in the areas near the ASRs	To minimise odour nuisance	SENTX Site boundary	SENTX Contractor	✓		✓	✓	EIAO-TM Annex 4	Implemented
4.8.2 and SENTX atest design	AQ22	•	Maintaining the size of the active tipping face not greater than 1,200 $\mathrm{m}^2$	To minimise odour nuisance	Active tipping face	SENTX Contractor			✓		EIAO-TM Annex 4	Implemented
4.8.2	AQ23	•	Promptly covering the MSW with soil or selected inert materials to control odour emissions	To minimise odour nuisance	Active tipping face	SENTX Contractor			✓		EIAO-TM Annex 4	Not Applicable. SENTX will not received.
4.8.2	AQ24	•	Maintaining the size of the special waste trench not greater than $6m\ (l) \times 2.5m\ (w)$	To minimise odour nuisance	Special waste trench	SENTX Contractor			✓		EIAO-TM Annex 4	Not Applicable. SENTX will not have

EIA Ref.	EM&A Ref	Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the meas	implement sure? <sup>(1)</sup> O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
									any special waste trench.
4.8.2 and SENTX latest design	AQ25	Covering daily covered area with a tarpaulin sheet or 300mm of soil after the landfill operating hours	To minimise odour nuisance	Daily covered area	SENTX Contractor		<b>√</b>	EIAO-TM Annex 4	Implemented
4.8.2	AQ26	8-1	To minimise odour nuisance	Special waste trench	SENTX Contractor		<b>✓</b>	EIAO-TM Annex 4	Not Applicable. SENTX will not have any special waste trench.
4.8.2	AQ27	0 11 0	To minimise odour nuisance	Intermediate cover	SENTX Contractor		✓	EIAO-TM Annex 4	Implemented
4.8.2	AQ28	<ul> <li>Applying deodorizers or odour suppression agents to control odour emissions from the active tipping face and special waste trench, if any, through spraying or fogging equipment</li> </ul>	To minimise odour nuisance	Active tipping face and special waste trench	SENTX Contractor		<b>✓</b>	EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste only which is significantly less odorous, installation of deodorizers is not necessary. Moreover, SENTX will not have any special waste

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement	When to	-		What requirements or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address		the measure?	D C	O/R	A	measure to achieve?	
										trench.
4.8.2	AQ29	Providing a mobile cover with retractable or suitable opening to cover up the opening of the special waste trench except during waste deposition and a suitable odour removal unit. The mobile cover should be equipped with powered extraction and suitable odour removal unit for purifying the trapped gas inside the trench before release into the atmosphere	To minimise odour nuisance	Special waste trench	SENTX Contractor		<b>✓</b>		EIAO-TM Annex 4	Not Applicable. SENTX will not have any special waste trench.
4.8.2 and SENTX latest design	AQ30	Providing a thermal oxidizer for the leachate treatment plant	To minimise odour nuisance as a result of breakdown of thermal oxidizer	Leachate treatment plant	SENTX Contractor	✓	✓	✓	EIAO-TM Annex 4	Implemented
4.8.2 and SENTX latest design	AQ31	• Enclosing all the leachate storage and treatment tanks (except for the Sequential Batch Reactor (SBR) or Membrane Bioreactor (MBR) tanks) and diverting the exhaust air from these tanks to a thermal oxidizer or flare to avoid potential odour emissions from the LTP	To minimise odour nuisance	Leachate treatment plant	SENTX Contractor	✓	<b>√</b>	✓	EIAO-TM Annex 4	Implemented
4.8.2	AQ32	Rescheduling of waste filling activities on- site by avoiding waste filling activities carrying out at the northern area of the site in the summer months between July to November	To minimise odour nuisance	SENTX Site	SENTX Contractor		✓		EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste only which is significantly less

EIA Ref.		Environmental Protection Measures/	Objectives of the Recommended		Who to			npleme	nt	What requirements or standards for the	Implementation Status and Remarks
	Ref	Mitigation Measures	Measure & Main Concerns to address	the Measures	implement the measure?	the m		O/R	A	measure to achieve?	Status and Remarks
											odorous, rescheduling of waste filling activities is not necessary.
4.8.2 and SENTX latest	AQ33	Dust, Gaseous Emission and LFG including Volatile Organic Compounds (VOCs)	To minimise dust nuisance	SENTX Site	SENTX Contractor		,	/		HKAQO and EIAO- TM Annex 4	Implemented
design		• Keeping the main haul road to the waste filling area wet by regular watering;									
4.8.2	AQ34	<ul> <li>Compacting the exposed daily and intermediate covered areas well to avoid fugitive dust emission;</li> </ul>	To minimise dust nuisance	SENTX Site	SENTX Contractor		,	/		HKAQO and EIAO- TM Annex 4	Implemented
4.8.2	AQ35	• Limiting the vehicle speed within SENTX site boundary;	To minimise dust nuisance	SENTX Site	SENTX Contractor		,	/		HKAQO and EIAO- TM Annex 4	Implemented
4.8.2	AQ36	<ul> <li>Providing vehicle washing bay to avoid vehicles carrying dust to public roads;</li> </ul>	To minimise dust nuisance	SENTX Site	SENTX Contractor		,	/		HKAQO and EIAO- TM Annex 4	Implemented
4.8.2	AQ37	• Switching off the engine when the diesel-driven equipment is idling;	To minimise gaseous emissions	SENTX Site	SENTX Contractor		,		✓	-	Implemented
4.8.2	AQ38	<ul> <li>Maintaining the construction equipment properly to avoid any black smoke emissions;</li> </ul>	To minimise gaseous emissions	SENTX Site	SENTX Contractor		,		✓	-	Implemented
4.8.2	AQ39	Providing sufficient underground landfill gas collection system to capture the landfill gas	To minimise gaseous	SENTX Site	SENTX Contractor		,	, .	✓	EIAO-TM Annex 4	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement			imple: sure? (1)		What requirements or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address		the measure?	D	С	O/R	A	measure to achieve?	
		generated as much as possible; and	emissions, including LFG and VOCs								
4.8.2	AQ40	Periodic inspections of the final cover should be undertaken to ensure that the capping layer is in good conditions at all times.	To minimise gaseous emissions, including LFG and VOCs	SENTX Site	SENTX Contractor			✓	✓	EIAO-TM Annex 4	Implemented
4.10.2	AQ41	Monitoring of ambient TSP once every 6 days	Ensure the dust emission from the project meets the dust requirement	shown in	SENTX Contractor		<b>√</b>	✓		HKAQO and EIAO- TM Annex 4	Implemented
4.10.2	AQ42	Monitoring of ambient VOCs, ammonia and $H_2S$ , quarterly	Ensure the gaseous emission from the project meets the air quality requirement	At monitoring locations shown in <i>Figure 11.3a</i>	SENTX Contractor			<b>✓</b>	<b>√</b>	Odour thresholds or 1% of Occupational Exposure Limit (OEL) as stipulated in the "UK Health and Safety Executive (HSE) EH 40/05 Occupational Exposure Limits", whichever is lower.	Implemented
4.10.2 and SENTX latest	AQ43	Monitoring of parameters for thermal oxidizer, flares and generator in accordance with requirements stated in Tables 3.4a, 3.5a and 3.6a of the EM&A Manual respectively.	Ensure the gaseous emission from the project meets the air	At the flares and thermal oxidizer stacks when they are	SENTX Contractor			✓	<b>√</b> (1)	Emission Limits specified in Contract	Implemented

<sup>(1)</sup> For LFG flare and LFG generator only.

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement	the	meas	implei ure? <sup>(1)</sup>		What requirements or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address		the measure?	D	С	O/R	A	measure to achieve?	
design			quality requirement	in operation							
4.10.2	AQ44	To confirm design assumption of ammonia, it is recommended that the ammonia concentration in the flue gas of the thermal oxidiser be monitored during the commissioning stage of the thermal oxidiser. If required, an emission standard will be set for ammonia for the thermal oxidiser based on the monitoring results. If no ammonia is detected in the flue gas during the decommissioning stage, the monitoring of ammonia in the flue gas of the thermal oxidiser could be discontinued.	Ensure the gaseous emission from the project meets the air quality requirement	At the thermal oxidizer stack during commissioning . If ammonia is detected during commissioning stage, the monitoring will continue.	SENTX Contractor			✓		Emission Limits determined during commissioning stage	Implemented
4.10.2 and SENTX latest design	AQ45	Odour patrol in accordance with requirements stated in Table 3.7a of the EM&A Manual.	Ensure the odour emission from the project meets the odour requirement	0	SENTX Contractor			<b>✓</b>		EIAO-TM Annex 4	Implemented
4.10.2	AQ46	Monitoring of meteorological station, continuously	Collect site specific meteorological data	At meteorological station shown in <i>Figure 11.3a</i>	SENTX Contractor		✓	✓	✓	-	Implemented
Noise - C	onstructio	on Phase									
5.7.1	N1	Adopt good site practice listed below:  Only well-maintained plant will be	To minimise potential construction	All construction	SENTX Contractor		✓			Noise Control Ordinance (NCO) and	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the mea	o implement asure? (1) O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		operated on-site and plant should be serviced regularly during the construction program;	noise nuisance.	works area				EIAO-TM Annex 5	
		Silencers or mufflers on construction equipment should be utilized and will be properly maintained during the construction program;							
		<ul> <li>Mobile plant, if any, will be sited as far from NSRs as possible;</li> </ul>							
		Machines and plant (such as trucks) that may be in intermittent use will be shut down between work periods or should be throttled down to a minimum;							
		Plant known to emit noise strongly in one direction will, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and							
		<ul> <li>Material stockpiles and other structures will be effectively utilised, wherever practicable, in screening noise from on-site construction activities.</li> </ul>							
5.8	N2	Weekly noise monitoring	Ensure noise generated from the project meets the criteria	At monitoring locations shown in Figure 6.4a	SENTX Contractor	✓		Noise Control Ordinance (NCO) and EIAO-TM Annex 5	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the meas	implement ure? <sup>(1)</sup> O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
Noise - O	peration/	Restoration Phase							
5.7.2	N3	Adopt good site practice listed below:  • Choose quieter PME;	To minimise potential operational noise nuisance.	Within the SENTX Site	SENTX Contractor		✓	Noise Control Ordinance (NCO) and EIAO-TM Annex 5	Implemented
		• Include noise levels specification when ordering new plant items;						-	Implemented
		• Locate fixed plant items or noise emission points away from the NSRs as far as practicable;						-	Implemented
		Locate noisy machines in completely enclosed plant rooms or buildings; and						-	Implemented
		Develop and implement a regularly scheduled plant maintenance programme so that plant items are properly operated and serviced. The programme should be implemented by properly trained personnel.						-	Implemented
5.8	N4	Weekly noise monitoring	Ensure noise generated from the project meets the criteria	At monitoring locations shown in Figure 6.4a	SENTX Contractor		✓	Noise Control Ordinance (NCO) and EIAO-TM Annex 5	Implemented
Water Qu	ality - Co	onstruction Phase							
6.8.1	WQ1	<ul><li>Construction Runoff</li><li>Exposed soil areas will be minimised to</li></ul>	To minimise	All	SENTX	✓		ProPECC PN 1/94	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the		o implemen sure? <sup>(1)</sup> O/R A	or standards for the	Implementation Status and Remarks
		reduce the contamination of runoff and erosion.	potential water quality impacts arising from the construction works	construction works area	Contractor				EIAO-TM Annex 6	
6.8.1	WQ2	• Perimeter channels will be constructed in	To minimise	All	SENTX	✓	✓		ProPECC PN 1/94	Implemented
		advance of site formation works and earthworks and intercepting channels will be provided for example along the edge of excavation.	potential water quality impacts arising from the construction	construction works area	Contractor				Water Pollution Control Ordinance (WPCO)	
		excavation.	works						EIAO-TM Annex 6	
6.8.1	WQ3	Silt removal facilities, channels and	To minimise	All	SENTX		✓		ProPECC PN 1/94	Deficiency of
		manholes will be maintained and the deposited silt and grit should be removed	potential water quality impacts	construction works area	Contractor				WPCO	mitigation measures but rectified by the
		regularly to ensure they are functioning properly at all times.	arising from the construction works						EIAO-TM Annex 6	Contractor
6.8.1	WQ4	Temporary covers such as tarpaulin will	To minimise	All	SENTX		✓		ProPECC PN 1/94	Implemented
		also be provided to minimise the generation of high SS runoff.	potential water quality impacts arising from the construction works	construction works area	Contractor				WPCO	
6.8.1	WQ5	The surface runoff contained any oil and	To minimise	All	SENTX		✓		ProPECC PN 1/94	Implemented
		grease will pass through the oil interceptors.	potential water quality impacts	construction works area	Contractor				WPCO	
		merceptoro.	arising from the construction works	32.10 42.04					EIAO-TM Annex 6	

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main	Location of the Measures	Who to implement the measure?	the 1		imple ure? (1	)	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
			Concerns to address		the measure:	D		O/ N	. А	measure to active:	
6.8.1	WQ6	All sewer and drains will be sealed to	To minimise	Infrastructure	SENTX		✓			ProPECC PN 1/94	Not applicable
		prevent building debris, soil etc from entering public sewers/drains before	potential water quality impacts	area at existing SENT Landfill	Contractor					WPCO	
		commencing any demolition works	arising from the demolition works							EIAO-TM Annex 6	
6.8.1	WQ7	During the excavation works for the twin	To minimise	Tunnel boring	SENTX		✓			ProPECC PN 1/94	Not applicable.
		drainage tunnels, the recycle water for cooling the cutter head of the TBM will be	potential water quality impacts	sites	Contractor					WPCO	Excavation of drainage tunnels is not required
		conveyed to the sedimentation tanks for treatment and most of the treated water will be reused, where applicable and as much as possible, in the boring operations.	arising from the tunnel works							EIAO-TM Annex 6	in the latest landfill design.
6.8.1	WQ8	• The fuel and waste lubricant oil from the	To minimise	SENTX Site	SENTX		✓			ProPECC PN 1/94	Implemented
		on-site maintenance of machinery and equipment will be collected by a licensed	potential water quality impacts		Contractor					WPCO	
		chemical waste collector.	arising from improper handling of fuel and oil							Waste Disposal Ordinance (WDO)	
6.8.1	WQ9	• Implementation of excavation schedules,	To minimise	All	SENTX		✓			ProPECC PN 1/94	Implemented
		lining and covering of excavated stockpiles		construction works	Contractor					WPCO	
			stormwater run- off from the SENTX Site	WOIKS						EIAO-TM Annex 6	
6.13	WQ10	0 1 7		SENTX Site	SENTX		✓			WPCO	Implemented
		conducted on a regular basis as stated in the EM&A Manual.	potential water quality impacts on surface water arising from the		Contractor					Water-TM	

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address construction works	Location of the Measures	Who to implement the measure?	the meas	implement ure? <sup>(1)</sup> O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
6.8.2	WQ11	Sewage Effluents							
		• Sufficient chemical toilets will be provided for the construction workforce.	To minimise potential water quality impacts arising from the sewage effluents	SENTX Site	SENTX Contractor	✓		WPCO	Implemented
6.8.2	WQ12	• Untreated sewage will not be allowed to discharge into the surrounding water body.	To minimise potential water quality impacts arising from the sewage effluents	SENTX Site	SENTX Contractor	✓		WPCO WDO	Implemented
6.8.2	WQ13	A licensed waste collector will be employed to clean the chemical toilets on a regular basis.	To minimise potential water quality impacts arising from the sewage effluents	SENTX Site	SENTX Contractor	✓		WPCO WDO	Implemented
Water Qu	ality - O	peration/Restoration and Aftercare Phases							
6.9.1	WQ14	Surface Water Management  • Inspections of the drainage system, sand traps, settlement ponds and surface water channels will be performed regularly to identify areas necessary for maintenance, cleaning or repair.	To minimise potential water quality impacts on surface water arising from the landfill operations.	SENTX Site	SENTX Contractor		<b>✓</b>	WPCO Technical Memorandum Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Inshore Waters (Water-TM)	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When the me	easur	-		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
										EIAO-TM Annex 6	
6.9.1	WQ15	Regular maintenance and replacement, if	To minimise	SENTX Site	SENTX		,	/		WPCO	Implemented
		required, of the HDPE liner will be conducted to prevent degradation from	potential water quality impacts		Contractor					Water-TM	
		affecting the performance of the capping system.	on surface water arising from the landfill operations.							EIAO-TM Annex 6	
6.9.1	WQ16	• Monitoring of surface water quality will be		SENTX Site	SENTX		,	/	✓	WPCO	Implemented
		conducted on a regular basis as stated in the EM&A Manual.	potential water quality impacts on surface water arising from the landfill operations.		Contractor					Water-TM	
6.9.2 and	WQ17	Groundwater Management									Implemented
SENTX atest		Groundwater Management  • The groundwater management facilities	To minimise	SENTX Site	SENTX		,	/	✓	WPCO	
lesign		including the groundwater monitoring wells will be inspected regularly during	potential water quality impacts		Contractor					Water-TM	
		routine groundwater monitoring programme.	on groundwater arising from the landfill operations.							EIAO-TM Annex 6	
6.9.2	WQ18	Monitoring of groundwater water quality	To minimise	SENTX Site	SENTX		,	/	✓	WPCO	Implemented
		will be conducted on a regular basis as stated in the EM&A Manual.	potential water quality impacts		Contractor					Water-TM	
		Sacca in the Evices Manual.	on groundwater arising from the							EIAO-TM Annex 6	

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main	Location of the Measures	Who to implement the measure?	the m	implen ure? <sup>(1)</sup> O/R		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
			Concerns to address landfill		the measure:	D	 O/ K	A	measure to acmeve:	
			operations.							
SENTX latest design	WQ19	<ul> <li>Sewage</li> <li>All sewage from the operation staff will be diverted to the LTP for treatment or public sewer, if available.</li> </ul>	To ensure proper handling of sewage	SENTX Site	SENTX Contractor		<b>√</b>	✓	-	Implemented
6.9.3	WQ20	Leachate Management								Implemented
		The leachate pump houses and related	To minimise	Leachate	SENTX		✓	✓	WPCO	
		ancillary equipment will be inspected regularly and repairs, if necessary.	potential water quality impacts	pump houses and related	Contractor				Water-TM	
			on surrounding water bodies arising from the landfill operations.	ancillary equipment					EIAO-TM Annex 6	
6.9.3	WQ21	• For equipment such as pumps that require	To minimise	Leachate	SENTX		✓	✓	WPCO	Implemented
		routine scheduled maintenance, the maintenance will be performed following manufacturer's recommended frequency.	potential water quality impacts on surrounding water bodies arising from the landfill operations.	pumps	Contractor				Water-TM	
6.9.3	WQ22	Preventive maintenance will be	To minimise	Leachate	SENTX		✓	✓	WPCO	Implemented
		implemented so that the possibility for forced shutdown during wet season will	potential water quality impacts	treatment plant	Contractor				Water-TM	
		be kept to minimal.	on surrounding water bodies	•					EIAO-TM Annex 6	

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address arising from the landfill operations.	Location of the Measures	Who to implement the measure?	When the me D	easu	-		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
6.9.3	WQ23	• Emergency procedures or a contingency plan will be established when the LTP is malfunctioned.	To minimise potential water quality impacts on surrounding water bodies arising from the landfill operations.	Leachate treatment plant	SENTX Contractor			✓	✓	WPCO Water-TM EIAO-TM Annex 6	Implemented
6.9.3 and SENTX latest design	WQ24	• There will be sufficient redundancy in the system to handle the leachate flow even if one treatment train is down for maintenance. The leachate may be required to temporarily store within the landfill if the leachate storage lagoon are full and leachate cannot be transported to the LTP for treatment.	To minimise potential water quality impacts on surrounding water bodies arising from the landfill operations.	Leachate treatment plant	SENTX Contractor			✓	✓	WPCO Water-TM EIAO-TM Annex 6	Implemented
6.13	WQ25	Monitor the quality of effluent discharged from the LTP	To ensure discharge quality comply with WPCO requirement	Leachate treatment plant discharge point	SENTX Contractor			✓	✓	WPCO Water-TM	Implemented
6.10.1	WQ26	Potential Leakage of Leachate     Regular groundwater quality monitoring will be carried out to monitor the performance of the leachate containment system.	To minimise potential water quality impacts on surrounding	SENTX Site	SENTX Contractor			✓	✓	WPCO Water-TM	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement			implen ure? <sup>(1)</sup>		What requirements or standards for the	Implementation Status and Remarks
		Witigation Weasures	Measure & Main Concerns to address water bodies arising from the	THE FREUSURES	the measure?		C	O/R		measure to achieve?	outus and remarks
			landfill operations.								
6.10.1	WQ27	Maintenance and replacement of the capping system should be carried out, if	To minimise potential water	SENTX Site	SENTX Contractor			✓	✓	WPCO Water-TM	Implemented
		necessary, to prevent control infiltration and leachate seepage from any damaged cap.	quality impacts on surrounding water bodies arising from the leachate leakage.							EIAO-TM Annex 6	
6.10.1	WQ28	Maintaining control of the leachate level through extraction	To minimise potential water quality impacts on surrounding water bodies arising from surface breakout of leachate.	SENTX Site	SENTX Contractor			✓	<b>√</b>	WPCO Water-TM EIAO-TM Annex 6	Implemented
Waste Ma	anagemen	t - Construction Phase									
7.6.1	WM1	All the necessary waste disposal permits are obtained prior to the commencement of construction work.	To ensure compliance with relevant statutory requirements	Before construction works commence	SENTX Contractor	✓	✓			WDO	Implemented
7.6.1	WM2	Management of Waste Disposal									
		The construction contractor will open a billing account with the EPD. Every construction waste or public fill load to be	To ensure that adverse environmental	SENTX Site	SENTX Contractor		<b>√</b>			WDO Waste Disposal (Charges for Disposal	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the mea	o implement sure? (1) O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		transferred to the Government waste disposal facilities such as public fill reception facilities,	•					of Construction Waste) Regulation;	
		sorting facilities, landfills will required a valid "chit" which contains the information of the account holder to facilitate waste transaction recording and billing to the waste						Works Bureau Technical Circular No.31/2004; and	
		producer. A trip-ticket system will also be established to monitor the disposal of construction waste at the SENT Landfill and to control fly-tipping. The trip-ticket system will be included as one of the contractual requirements and implemented by the contractor.						Annex 5 and Annex 6 of Appendix G of ETWBTC No. 19/2005)	
		A recording system for the amount of waste generated, recycled and disposed of (including the disposal sites) will be established.							
7.6.1	WM3	Measures for the Reduction of Construction Waste Generation							
		Inert and non-inert construction waste will be segregated and stored in different containers or skips to facilitate reuse or recycling of the inert waste and proper disposal of the non-inert construction waste. Specific areas of the work site will be designated for such segregation and storage if immediate use is not practicable.	To reduce construction waste generation	SENTX Site	SENTX Contractor	<b>✓</b>		WDO EIAO-TM Annex 7	Implemented
7.6.1	WM4	<u>Chemical Waste</u>				✓		WDO	

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the mo	easu	mplement are? <sup>(1)</sup> O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		The construction contractor will register as a chemical waste producer with the EPD. Chemical waste will be handled in accordance with the <i>Code of Practice on the Packaging, Handling and Storage of Chemical Wastes</i> .	To ensure proper handling of chemical waste	SENTX Site	SENTX Contractor				Code of Practice on the Packaging, Handling and Storage of Chemical Wastes	Deficiency of mitigation measures but rectified by the Contractor
7.6.1	WM5	Sewage								
		An adequate number of portable toilets will	To ensure proper	SENTX Site	SENTX	•			WDO	Implemented
		be provided at the site to ensure that sewage from site staff is properly collected. The portable toilets will be desludged and maintained regularly by a specialist contractor.	handling of sewage		Contractor				EIAO-TM Annex 7	
7.6.1 and	WM6	General Refuse								
SENTX latest design		General refuse will be stored in enclosed bins separately from construction and chemical wastes. The general refuse will be delivered to a transfer station or other landfill, separately from construction and chemical wastes, on a daily basis to reduce odour, pest and litter impacts.	To ensure proper handling of general refuse	SENTX Site	SENTX Contractor	v			WDO EIAO-TM Annex 7	Deficiency of mitigation measures but rectified by the Contractor
		Recycling bins will be provided at strategic locations to facilitate recovery of aluminium can and waste paper from the SENTX Site.  Materials recovered will be sold for recycling.								
7.6.1	WM7	Staff Training								
		At the commencement of the construction	To ensure that	SENTX Site	SENTX	•	/			Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main	Location of the Measures	Who to implement the measure?	the m	neası	impler ure? <sup>(1)</sup> O/R	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		works, training will be provided to workers on the concepts of site cleanliness and on appropriate waste management procedures, including waste reduction, reuse and recycling.	Concerns to address adverse environmental impacts are prevented		Contractor					
7.8	WM8	Environmental Monitoring & Audit Requirements  Weekly audits of the waste management practices will be carried out during the construction phase. The audits examine all aspects of waste management including waste generation, storage, recycling, transport and disposal.	To ensure that adverse environmental impacts are prevented	SENTX Site	SENTX Contractor		✓		WDO	Implemented
Waste Ma	ınagemen	t – Operation/Restoration Phase								
7.6.2 and SENTX latest design	WM9	Sludge In case off-site disposal is required, the Contractor will ensure that sludge generated from the LTP will be delivered in closed container to other waste disposal facility e.g. other landfills or a sludge treatment facility, for proper disposal on a daily basis.	To ensure proper handling of sludge	SENTX Site	SENTX Contractor			✓	WDO EIAO-TM Annex 7	Implemented
7.6.2	WM10	Chemical Waste  The construction contractor will register as a chemical waste producer with the EPD.  Chemical waste will be handled in	To ensure proper handling of chemical waste	SENTX Site	SENTX Contractor			✓	WDO EIAO-TM Annex 7	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the mea	o implement asure? <sup>(1)</sup> O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes.						Code of Practice on the Packaging, Handling and Storage of Chemical Wastes	
7.6.2	WM11	<u>Sewage</u>							Moved to mitigation
		All sewage from the operation staff will be diverted to the LTP for treatment or public sewer, if available.	To ensure proper handling of sewage	SENTX Site	SENTX Contractor		✓	WDO EIAO-TM Annex 7	measure under water quality WQ19. It is a measure for water quality rather than waste management.
7.6.2 and	WM12	General Refuse							Implemented
SENTX latest design		General refuse will be stored in enclosed bins and disposed of at other landfills or transfer station on a daily basis to reduce odour, pest and litter impacts.	To ensure proper handling of general refuse	SENTX Site	SENTX Contractor		<b>√</b>	WDO EIAO-TM Annex 7	
		Recycling bins will be provided at strategic locations to facilitate recovery of aluminium can and waste paper from the SENTX Site.  Materials recovered will be sold for recycling.							
Landfill C	Gas Hazaı	rds - Design and Construction Phase							
8.6.2 and SENTX latest design	LFG1	Precautionary measures to be adopted by the contractors at the Project site and the adjacent development site within the landfill consultation zone are outlined in Paragraphs 8.3 to 8.49 of EPD's Landfill Gas Hazard Assessment Guidance Notes (the Guidance Note).		All construction works area	SENTX Contractor	<b>✓</b>		Paragraphs 8.3 to 8.49 of EPD's Landfill Gas Hazards Assessment Guidance Note EIAO-TM Annex 7	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the n		implei ure? <sup>(1)</sup> O/R		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		Those precautionary measures applicable to the SENTX will be confirmed in the detailed Qualitative Landfill Gas Hazard Assessment to be submitted by the contractor.									
8.6.2	LFG2	Monitoring will be undertaken when construction works are carried out in confined space within the consultation zone with reference to the monitoring requirements and procedures specified in Paragraphs 8.23 to 8.28 of EPD's <i>Guidance Note</i> will be followed.	To protect workers from landfill gas risk	Confined space within the construction works area	SENTX Contractor		✓				Implemented
		In the event of the trigger levels being exceeded, it is recommended that a person, such as the Safety Officer, is nominated, with deputies, to be responsible for dealing with any emergency which may occur due to landfill gas. In an emergency situation, the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas. The appropriate organisations shall be contact.									
8.6.3	LFG4	Implementation of engineering measures according to Contract Specification requirements. These measures will include the placement of liner and installation of landfill gas management system to contain, manage and control landfill gas.	To protect workers from landfill gas risk	SENTX Site	SENTX Contractor	✓	<b>√</b>	✓	✓	EIAO-TM Annex 7	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the I Recommended to Measure & Main Concerns to address		Who to implement			impler sure? (1)	or standards for th	What requirements or standards for the	Implementation Status and Remarks
		J			the measure?	D	С	O/R	A	measure to achieve?	
8.6.3	LFG5	Engineering measures to significant engineering measures will be required in the design of the SENTX to protect the staff working in the infrastructure area. These	To protect workers from landfill gas risk	Infrastructure Area	SENTX Contractor	✓	✓			EPD's Landfill Gas Hazards Assessment Guidance Note	Implemented
		measures include a combination of passive and active systems (examples are recommended in EPD's <i>Guidance Notes</i> ).								EIAO-TM Annex 7	
		Landfill gas monitoring boreholes will be installed at the edge of the waste slope between the waste and the new infrastructure area to monitor the migration of landfill gas, if any.									
Landfill ( Phases	Gas Hazaı	rds – Operation, Restoration and Aftercare									
8.6.4	LFG7	To train and ensure staff to take appropriate precautions at all times when entering enclosed spaces or plant rooms. Undertake regular monitoring of landfill gas at the perimeter boreholes to detect if there are any signs of off-site landfill gas migration.  Prepare and implement emergency plan in case off-site landfill gas migration is detected.	To protect workers from landfill gas risk	SENTX Site	SENTX Contractor			<b>✓</b>	✓	Landfill Gas Hazards Assessment Guidance Note	Implemented
		A permanent gas monitoring system with alarm will be installed and operated in all occupied on-site buildings.									
8.7 and SENTX latest	LFG8	Environmental Monitoring & Audit Requirements	To protect workers from landfill gas risk	Within the SENTX and along the	SENTX Contractor			✓	✓		Implemented
design		Undertake regular monitoring of landfill gas	J	SENTX							

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	the Measures	Who to implement the measure?	the me	easur	nplement e? <sup>(1)</sup> D/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		within the SENTX and along the SENTX boundary as required by the Contract Specification.		boundary					Landfill Gas Hazards Assessment Guidance Note	
Ecology –	Construc	tion Phase								
9.10.2	EC1	Measures to control construction runoff:	To minimise	All	SENTX	<b>✓</b>			EIAO-TM Annex 16	Implemented
		• Exposed soil areas will be minimised to	potential water quality impacts	construction works area	Contractor				ProPECC PN 1/94	
		reduce the contamination of runoff and erosion;	affecting ecological resources						Water Pollution Control Ordinance (WPCO)	
									EIAO-TM Annex 6	
		<ul> <li>To prevent stormwater runoff from washing across exposed soil surfaces, perimeter channels will be constructed in advance of site formation works and earthworks and intercepting channels will be provided for example along the edge of excavation;</li> </ul>							-	Implemented
		Silt removal facilities, channels and manholes will be maintained and the deposited silt and grit will be removed regularly to ensure they are functioning properly at all times;							-	Deficiency of mitigation measures but rectified by the Contractor
		Temporary covers such as tarpaulin will also be provided to minimise the generation of high suspended solids							-	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the me	to imple asure? (		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		<ul> <li>runoff;</li> <li>The surface runoff contained any oil and grease will pass through the oil interceptors; and,</li> </ul>							-	Implemented
		Control measures, including implementation of excavation schedules, lining and covering of excavated stockpiles will be implemented to minimise contaminated stormwater run-off from the SENTX site.							-	Implemented
9.10.2	EC2	Good Construction Practice:								
and SENTX latest design		• Fences along the boundary of the SENTX Site will be erected before the commencement of works to prevent vehicle movements, and encroachment of personnel, onto adjacent areas.	To minimise potential ecological impacts arising from the Project	SENTX Site	SENTX Contractor	✓			EIAO-TM Annex 16	Implemented
		• The work site boundaries will be regularly checked to ensure that they are not breached and that damage does not occur to surrounding areas.								
Ecology -	Operatio	n, Restoration and Aftercare Phases								
9.10.2	EC3	Measures for Controlling Leakage of Landfill Leachate  Leachate will be contained within the SENTX Site by the proposed impermeable leachate containment system and collected by the	To minimise potential water quality impact affecting the	SENTX Site	SENTX Contractor		<b>✓</b>	<b>✓</b>	EIAO-TM Annex 16 WPCO Water-TM	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement			implen ure? <sup>(1)</sup>	nent	What requirements or standards for the	Implementation Status and Remarks
	Kei	whitigation weasures	Measure & Main Concerns to address		-	D	C	O/R	A	measure to achieve?	Status and Remarks
		installation of drainage system to prevent potential migration of leachate to habitats in the vicinity.	ecological resources							EIAO-TM Annex 6	
9.10.2	EC4	Measures for Controlling Migration of Landfill Gas									Implemented
		Disturbance to habitat in the vicinity and associated wildlife due to migration of landfill gas will be prevented by proper management of the landfill gas generated from the SENTX. Ignition fires will be prohibited to occur within the boundary of the SENTX Site. Surface emission and offsite migration of landfill gas will be regularly monitored.	To minimise potential landfill gas migration affecting ecological resources	SENTX Site	SENTX Contractor			<b>√</b>	✓	EIAO-TM Annex 16	
9.10.3 and SENTX latest design	EC5	<ul> <li>The following compensation planting is recommended as the mitigation measures for the habitat affected due to the SENTX:</li> <li>Provision of 6 ha of mixed woodland planting to compensate the loss of shrubland; and</li> </ul>	Compensation of habitat loss due to the Project	SENTX Site	SENTX Contractor			✓	✓	EIAO-TM Annex 16	Implemented
		<ul> <li>Provision of a mosaic of grassland and shrubland in the remaining areas of the SENTX Site.</li> <li>Compensatory planting and restoration of the SENTX can be implemented progressively according to the filling plan of SENTX.</li> </ul>									
9.10.3	EC6	The mixture of grassland, shrubland and woodland habitats are recommended to diversify the habitats for supporting various wildlife in particular butterflies, birds and	To diversify habitats	SENTX Site	SENTX Contractor			✓	✓	EIAO-TM Annex 16	Implemented

EIA Ref.	EM&A Ref	Mitigation Measures F	Objectives of the Location of Recommended the Measures		Who to implement	When to implement the measure? (1)				or standards for the	Implementation Status and Remarks
		o de la companya de	Measure & Main Concerns to address		the measure?			O/R	A	measure to achieve?	
		herpetofauna and blend into the existing undisturbed ecological environment.									
9.10.3	EC7	Indigenous plant species of shallow root system, softwood in nature and adaptive to sea shore habitat are recommended to be used in the restoration plan, which can establish well in coastal area with exposure to strong wind and salt spray, with sand soil base. Taking consideration of the relative poor substrate and the difficulties of establishment of some native trees in Hong Kong, it is recommended to include approximately 20% of non-native tree species in the compensatory woodland. The non-native tree species can serve as a nurse species to facilitate the establishment of the native tree species, especially the shading, and it can be replaced by established native tree species progressively. Plant species can also make reference to food plants of butterfly species (in particularly butterfly species of conservation interests recorded within the	To enhance ecological value of the habitats	SENTX Site	SENTX Contractor			•	•	EIAO-TM Annex 16	Implemented
9.10.3	EC8	CWBCP). It is also recommended that a trial nursery for native plant species be set up to fine tone the planting matrix and management intensity of the recommended indigenous tree species for the restoration of the SENTX. It should be noted that native shrubs and tree species had been used for restoration of the existing SENT Landfill, native plant species that could not	To select the most suitable indigenous tree species for the SENTX	SENTX Site	SENTX Contractor	<b>✓</b>		<b>✓</b>	✓	EIAO-TM Annex 16	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement		imple ure? (1		What requirements or standards for the	Implementation Status and Remarks
	KCI	Witigation Weasures	Measure & Main Concerns to address	the Measures	the measure?	C	O/R		measure to achieve?	Status and Remarks
		successfully be established on the existing SENT Landfill should be reviewed before the preparation of the compensatory planting list. Special care and intensive management of native plant should be implemented in order to ensure proper establishment of the native plants.								
9.12.1	EC9	Environmental Monitoring & Audit Requirements The implementation of the ecological mitigation measures should be checked as part of the environmental monitoring and audit procedures during the construction period.	To ensure that adverse ecological impacts are prevented	SENTX	SENTX Contractor	✓	<b>√</b>	<b>✓</b>	EIAO-TM Annex 16	Implemented
Landscap	e and Visi	ual - Construction Phase								
10.6.5	LV1	CM1 - The construction area and area allowed for the contractor's office, leachate treatment plant and laboratory areas will be minimised to a practical minimum, to avoid impacts on adjacent landscape.	To minimise the landscape and visual impacts	SENTX Site	SENTX Contractor	✓			EIAO-TM Annex 18 and ETWBC 3/2006	Implemented
10.6.5	LV2	CM2 - Topsoil, where identified, will be stripped and stored for re-use in the construction of the soft landscape works, where practical. The Contract Specification will include storage and reuse of topsoil as appropriate.	To minimise the landscape and visual impacts	All construction works area	SENTX Contractor	<b>√</b>			EIAO-TM Annex 18	Not applicable
10.6.5	LV3	CM3 - All existing trees at the edges of the landfill will be carefully protected during	To minimise the landscape and	Potential impacted area	SENTX Contractor	✓			EIAO-TM Annex 18 and ETWBC 3/2006	Not applicable

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the		implement oure? (1) O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		construction. Detailed Tree Protection Specification will be provided in the Contract Specification. Under this Specification, the Contractor will be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in Contractor's works areas.	visual impacts							
10.6.5	LV4	CM4 - Trees unavoidably affected by the works will be transplanted, where necessary and practical. A detailed Tree Transplanting Specification will be provided in the Contract Specification, if applicable. Sufficient time for necessary tree root and crown preparation periods will be allowed in the project programme.	To minimise the landscape and visual impacts	Potential impacted area	SENTX Contractor	✓	<b>✓</b>		EIAO-TM Annex 18 and ETWBC 3/2006	Implemented
10.6.5 and SENTX latest design	LV5	CM5 - Within 3 months of taking possession of the SENTX Site, the Contractor will plant advance screen planting of native species at Light Standard size at 1.5m centres along the High Junk Peak Trail so as to screen views of the Works from the trail. Tree planting locations will be agreed with AFCD. Works will be completed within 9 months of taking possession of the SENTX Site.	To minimise the landscape and visual impacts	At High Junk Peak Hiking Trail	SENTX Contractor		<b>✓</b>		EIAO-TM Annex 18	Implemented
10.6.5	LV6	CM6 - The Contractor's office, leachate treatment plant and laboratory will be given an aesthetic treatment in earth tones to reduce their visual impact and albedo and blend	To minimise the landscape and visual impacts	Infrastructure area	SENTX Contractor	✓	<b>√</b>		EIAO-TM Annex 18	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the		implement sure? <sup>(1)</sup> O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
10.6.5	LV7	them into the surrounding landscape.  CM7 - The Contractor's office, leachate treatment plant and laboratory will be surrounded by a minimum of 5m wide and 0.75m high earth bund on the west and south sides planted with a dense screen of tree and shrub vegetation. Additional tree planting will be provided in unused spaces with thin infrastructure site, along access roads and in and around car parks. This will be supplemented with shrub planting, where appropriate.	To minimise the landscape and visual impacts	Infrastructure area	SENTX Contractor	✓	✓		EIAO-TM Annex 18 and ETWBC 7/2002	Not applicable
10.6.5	LV8	CM8 - Planting trials will be carried out in an on-site nursery prior to implementation of the first phase of restoration to establish the best planting matrix and management intensity of the recommended plant materials for the restoration.	landscape and	SENTX Site	SENTX Contractor		<b>✓</b>		EIAO-TM Annex 18	Implemented
11.4.1 and SENTX latest design	LV9	During the preparation of the detailed landscape design plan, the design submission will be audited against the recommendation proposed in the <i>ER Report</i> by the Registered Landscape Architect from the ET.	To ensure the implementation of mitigation measures proposed in this EIA Report	SENTX Site	SENTX Contractor/E T	✓	✓		EIAO-TM Annex 18	Implemented
Landscap	e and Vis	ual - Operation/Restoration Phase								
10.6.5 and SENTX	LV10	OM1 - Landfill materials will be covered with general fill material or tarpaulin sheet on a daily basis to reduce visual impact.	To minimise the landscape and visual impacts	Tipping area	SENTX Contractor			✓	EIAO-TM Annex 18	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the me	to implement casure? (1) CO/RA	or standards for the	Implementation Status and Remarks
latest design									
10.6.5 and SENTX latest design	LV11	OM2 - Filling and restoration will be phased during the course of operations in a minimum of 4 phases, the restoration of each phase to commence immediately on the completion of filling in that phase.	To minimise the landscape and visual impacts	Tipping area	SENTX Contractor		✓	EIAO-TM Annex 18	Implemented
10.6.5	LV12	OM3 - Catch fences will be erected at the perimeter of the waste boundary, to ensure that all waste stays within the site and is not blown into surrounding areas.	To minimise the landscape and visual impacts	Tipping area	SENTX Contractor		✓	EIAO-TM Annex 18	Implemented
10.6.5	LV13	OM4 - All night-time lighting will be reduced to a practical minimum both in terms of number of units and lux level and will be hooded and directional.	To minimise the landscape and visual impacts	Tipping area	SENTX Contractor		✓	EIAO-TM Annex 18	Implemented
11.4.2 and SENTX latest design	LV14	The condition of the restoration plantation will be audited at monthly intervals by a Registered Landscape Architect from the ET.	To check the restoration plantation	SENTX Site	SENTX Contractor/E T		✓	EIAO-TM Annex 18	Implemented

#### Annex C

# Monitoring Schedule for This Reporting Period

# South East New Territories (SENT) Landfill Extension EM&A Impact Monitoring Schedule during Construction Phase (1 - 20 Nov 2021) & Operation/ Restoration Phase (21 - 30 Nov 2021)

November 2021

Sun	Mon	Tue	Wed	Thu	Fri	Sat
	1	2	3	4	5	6
		Dust Monitoring *		Surface Water Monitoring		
				Noise Monitoring		
7	8	9	10	11	12	13
	Dust Monitoring *			Surface Water Monitoring		
				Noise Monitoring		
14	15	16	17	18	19	20
Dust Monitoring *				Surface Water Monitoring		Dust Monitoring *
				Noise Monitoring		
21	22	23	24	25	26	27
Odour Monitoring	Odour Monitoring	Odour Monitoring				
Leachate Monitoring	Leachate Monitoring	Leachate Monitoring				
				Dust Monitoring		
				Surface Water Monitoring		
				Noise Monitoring		
28	29	30				
Odour Monitoring	Odour Monitoring	Odour Monitoring				
Leachate Monitoring	Leachate Monitoring	Leachate Monitoring				

Note

<sup>\*</sup>Impact dust monitoring will be conducted at two monitoring stations (DM1 and DM2) under the on-going EM&A programme TKO Area 137 Fill Bank and the results will be shared with SENTX.

## Air Quality

Calibration Certificates for Dust Monitoring Equipment



T: +852 2695 8318 F: +852 2695 3944 E: etl@ets-testconsult.com W: www.ets-testconsult.com

8/F Block B,

Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fo Tan, Hong Kong

#### TEST REPORT

## **Calibration Report High Volume Air Sampler**

Manufacturer

Graseby 105

Date of Calibration

20 September 2021

Serial No.

9795 (ET/EA/003/18)

Calibration Due Date

19 November 2021

Method


Five-point calibration by using standard calibration kit Tisch TE-5025A refer to the

**Operations Manual** 

Results

Flow recorder read	49	45	36	33	28	
Qstd (Actual flow i	1.66	1.49	1.23	1.04	0.83	
Pressure :	757.56 mm Hg		Temp. :	302	K	

#### Sampler 9795 Calibration Curve Site: Tseung Kwan O 137 (TKO-A1)



Acceptance Criteria: Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies\* / does not comply\* with the specified requirements and is deemed acceptable\*/ unacceptable\* for use.

Calibrated by:

LIAO, Yun Chao (Technician)

Checked by

LAU, Chi Leung

(Environmental Team Leader)



8/F Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fo Tan, Hong Kong

T: +852 2695 8318 F: +852 2695 3944 E: etl@ets-testconsult.com W: www.ets-testconsult.com

#### TEST REPORT

# Calibration Report of High Volume Air Sampler

Manufacturer

Graseby 105

Date of Calibration

19 November 2021

Serial No.

9795 (ET/EA/003/18)

Calibration Due Date

18 January 2022

Method


Five-point calibration by using standard calibration kit Tisch TE-5025A refer to the

Operations Manual

Results

Flow recorder rea	49	46	37	30	27	
Qstd (Actual flow	1.69	1.51	1.25	1.04	0.82	
Pressure:	759.06 mm Hg		Temp.:	296	K	

#### Sampler 9795 Calibration Curve Site: Tseung Kwan O 137 (TKO-A1)



Acceptance Criteria: Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies\* / does not comply\* with the specified requirements and is deemed acceptable\*/ unacceptable\* for use.

Calibrated by

\_\_\_\_\_V∿w.R. Au∧ VU VIAK. Kei Wai

(Assistant Supervisor)

Checked by

LAU, Chi Leung

(Environmental Team Leader)

- END OF REPORT -



8/F Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fo Tan, Hong Kong

T: +852 2695 8318 F: +852 2695 3944 E: etl@ets-testconsult.com W: www.ets-testconsult.com

#### **TEST REPORT**

#### <u>Calibration Report</u> of <u>High Volume Air Sampler</u>

Manufacturer

Andersen G1051

Date of Calibration

20 September 2021

Serial No.

1176 (ET/EA/003/05)

Calibration Due Date

19 November 2021

Method


Based on Operations Manual for the 5-point calibration using standard calibration kit

manufactured by Tisch TE-5025 A

Results

Flow recorder rea	50	48	43	34	28	
Qstd (Actual flow	1.70	1.51	1.37	1.02	0.80	
Pressure :	757.56 mm Hg		Temp.:	302	K	

#### Sampler 1176 Calibration Curve Site: Tseung Kwan O 137 (TKO-A2a)



Acceptance Criteria: Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies\* / does not comply\* with the specified requirements and is deemed acceptable\* / unacceptable \* for use.

Calibrated by:

LIAO, Yun Chao (Technician) Checked by

LAU, Chi Leung (Environmental Team Leader)

- END OF REPORT -



8/F Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fo Tan, Hong Kong

T: +852 2695 8318 F: +852 2695 3944 E: etl@ets-testconsult.com W: www.ets-testconsult.com

#### TEST REPORT

# Calibration Report of High Volume Air Sampler

Manufacturer

Andersen G1051

Date of Calibration

19 November 2021

Serial No.

1176 (ET/EA/003/05)

Calibration Due Date

18 January 2022

Method


Based on Operations Manual for the 5-point calibration using standard calibration kit

manufactured by Tisch TE-5025 A

Results

Flow recorder read	49	46	41	35	29	
Qstd (Actual flow r	1.71	1.52	1.39	1.04	0.82	
Pressure:	759.06 mm Hg		Temp. :	296	K	

#### Sampler 1176 Calibration Curve Site: Tseung Kwan O 137 (TKO-A2a)



Acceptance Criteria: Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies\* / does not comply\* with the specified requirements and is deemed acceptable\* / unacceptable \* for use.

Calibrated by:

MAK, Kei Wai

(Assistant Supervisor)

Checked by

LAU, Chi Leung

(Environmental Team Leader)

- END OF REPORT -

Location ID: AM1 Date of Calibration: 24-Nov-21
Name and Model: TISCH HVS Model TE-5170 Next Calibration Date: 24-Jan-22

Technician: Fai So

#### **CONDITIONS**

Sea Level Pressure (hPa)
Temperature (°C)

1020.3
19.0

Corrected Pressure (mm Hg)
Temperature (K)

765.225 292

#### **CALIBRATION ORIFICE**

Make->	TISCH
Model->	5025A
Serial # ->	1941

Qstd Slope -> Qstd Intercept ->

2.10574 -0.00985

#### **CALIBRATION**

Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	6.20	6.20	12.4	1.700	59	60.42	Slope = 37.2995
13	4.70	4.70	9.4	1.481	52	53.25	Intercept = -2.4242
10	3.70	3.70	7.4	1.314	46	47.11	Corr. coeff. = 0.9993
7	2.40	2.40	4.8	1.059	36	36.87	
5	1.50	1.50	3.0	0.838	28	28.67	

#### Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K

Pstd = actual pressure during calibration ( mm Hg

#### For subsequent calculation of sampler flow:


1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature



Location ID: AM2 Date of Calibration: 24-Nov-21
Name and Model: TISCH HVS Model TE-5170 Next Calibration Date: 24-Jan-22

Technician: Fai So

#### **CONDITIONS**

Sea Level Pressure (hPa) Temperature (°C)

1020.3
19.0

Corrected Pressure (mm Hg)
Temperature (K)

765.225 292

#### **CALIBRATION ORIFICE**

Make->	TISCH
Model->	5025A
Serial # ->	1941

Qstd Slope -> Qstd Intercept ->

2.10574 -0.00985

#### **CALIBRATION**

Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	7.20	7.20	14.4	1.831	51	52.23	Slope = 30.7872
13	5.50	5.50	11.0	1.601	46	47.11	Intercept = -3.3292
10	4.40	4.40	8.8	1.433	40	40.96	Corr. coeff. = 0.9980
7	2.70	2.70	5.4	1.123	30	30.72	
5	1.50	1.50	3.0	0.838	22	22.53	

#### Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K

Pstd = actual pressure during calibration ( mm Hg

#### For subsequent calculation of sampler flow:


1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature



Location ID: AM3 Date of Calibration: 24-Nov-21
Name and Model: TISCH HVS Model TE-5170 Next Calibration Date: 24-Jan-22

Technician: Fai So

#### **CONDITIONS**

Sea Level Pressure (hPa) Temperature (°C)

1020.3
19.0

Corrected Pressure (mm Hg)
Temperature (K)

765.225 292

#### **CALIBRATION ORIFICE**

3.6.1	TITO OT I
Make->	TISCH
Model->	5025A
Serial # ->	1941

Qstd Slope -> Qstd Intercept ->

0.00985

#### **CALIBRATION**

Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	6.80	6.80	13.6	1.780	54	55.30	Slope = 35.7467
13	5.50	5.50	11.0	1.601	50	51.20	Intercept = -6.9119
10	4.10	4.10	8.2	1.383	42	43.01	Corr. coeff. = 0.9944
7	2.70	2.70	5.4	1.123	34	34.82	
5	1.60	1.60	3.2	0.866	22	22.53	

#### Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K

Pstd = actual pressure during calibration ( mm Hg

#### For subsequent calculation of sampler flow:


1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature



Location ID: AM4 Date of Calibration: 24-Nov-21
Name and Model: TISCH HVS Model TE-5170 Next Calibration Date: 24-Jan-22

Technician: Fai So

#### **CONDITIONS**

Sea Level Pressure (hPa) Temperature (°C)

1020.3
19.0

Corrected Pressure (mm Hg)
Temperature (K)

765.225 292

#### **CALIBRATION ORIFICE**

Make->	TISCH
Model->	5025A
Serial # ->	1941

Qstd Slope -> Qstd Intercept ->

2.10574

#### **CALIBRATION**

Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	6.30	6.30	12.6	1.713	49	50.18	Slope = 30.9360
13	5.20	5.20	10.4	1.557	45	46.08	Intercept = $-2.2579$
10	3.80	3.80	7.6	1.332	39	39.94	Corr. coeff. = 0.9984
7	2.50	2.50	5.0	1.081	30	30.72	
5	1.50	1.50	3.0	0.838	23	23.55	

#### Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K

Pstd = actual pressure during calibration ( mm Hg

#### For subsequent calculation of sampler flow:


1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature



# 24-hour TSP Monitoring Results

 Table D2.1
 24-hour TSP Monitoring Results at DM1 (During Construction Phase)

Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (μg/m3)
2 Nov 21	13:00	3 Nov 21	13:00	Fine	109
8 Nov 21	8:30	9 Nov 21	8:30	Fine	94
14 Nov 21	13:00	15 Nov 21	13:00	Fine	102
20 Nov 21	8:00	21 Nov 21	8:00	Fine	99
				Average	101
				Min	94
				Max	109

Note:

DM1 corresponds to the existing TSP monitoring station TKO-A1 currently operating by CEDD.

Figure D2.1 Graphical Presentation for 24-hr TSP Monitoring at DM1 (During Construction Phase)




 Table D2.2
 24-hour TSP Monitoring Results at DM2 (During Construction Phase)

Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (μg/m3)
2 Nov 21	13:00	3 Nov 21	13:00	Fine	97
8 Nov 21	8:35	9 Nov 21	8:35	Fine	86
14 Nov 21	13:00	15 Nov 21	13:00	Fine	90
20 Nov 21	8:00	21 Nov 21	8:00	Fine	89
				Average	91
				Min	86
				Max	97

Note:

 $\ensuremath{\mathsf{DM2}}$  corresponds to the existing TSP monitoring station TKO-A2a currently operating by CEDD.

Figure D2.2 Graphical Presentation for 24-hr TSP Monitoring at DM2 (During Construction Phase)




Table D2.3 24-hour TSP Monitoring Results at AM1 (During Operation Phase)

Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (μg/m3)
25 Nov 21	9:00	26 Nov 21	9:00	Sunny	100
				Average	100
				Min	100
				Max	100

Figure D2.3 Graphical Presentation for 24-hr TSP Monitoring at AM1 (During Operation Phase)




 Table D2.4
 24-hour TSP Monitoring Results at AM2 (During Operation Phase)

Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (µg/m3)
25 Nov 21	9:00	26 Nov 21	9:00	Sunny	154
				Average	154
				Min	154
				Max	154

Figure D2.4 Graphical Presentation for 24-hr TSP Monitoring at AM2 (During Operation Phase)




Table D2.5 24-hour TSP Monitoring Results at AM3 (During Operation Phase)

Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (μg/m3)
25 Nov 21	16:30	26 Nov 21	16:30	Sunny	158
			Average 158		
				Min	158
				Max	158

Figure D2.5 Graphical Presentation for 24-hr TSP Monitoring at AM3 (During Operation Phase)





Table D2.6 24-hour TSP Monitoring Results at AM4 (During Operation Phase)

Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (μg/m3)
25 Nov 21	9:00	26 Nov 21	9:00	Sunny	235
			Average 235		235
				Min	235
				Max	235

Figure D2.6 Graphical Presentation for 24-hr TSP Monitoring at AM4 (During Operation Phase)



# Event and Action Plan for Dust Monitoring

### Annex D3a Event and Action Plan for Dust Monitoring During Construction Phase

		Action	
Event	ET	IEC	Contractor
Action Level			
Exceedance for one sample	<ul> <li>Identify the source(s) and investigate the cause(s) of exceedance</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project</li> <li>Repeat measurement to confirm finding if exceedance is due to the Project</li> <li>Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below action level</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> </ul>	<ul> <li>Rectify any unacceptable practice</li> <li>Amend working methods if appropriate</li> </ul>
Exceedance for two or more consecutive samples	<ul> <li>Identify the source(s) and investigate the cause(s) of exceedance</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure remedial measures are properly implemented</li> <li>If exceedance continues, arrange meeting with Contractor &amp; IEC</li> <li>Continue monitoring at daily intervals if exceedance is due to the Project</li> <li>If no exceedance for 3 consecutive days, cease additional monitoring</li> </ul>	Check monitoring data submitted by ET	<ul> <li>Submit proposals for remedial measures to IEC</li> <li>Implement the agreed proposals</li> <li>Amend proposal if appropriate</li> </ul>

		Action		
Event	ET	IEC	Contractor	
Limit Level				
Exceedance for one sample	<ul> <li>Identify the source(s) and investigate the cause(s) of exceedance</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC, Project Proponent and EPD whether the cause of exceedance is due to the Project</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure remedial measures are properly implemented</li> <li>Repeat measurement to confirm finding if exceedance is due to the Project</li> <li>Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below limit level</li> </ul>	<ul><li>Check monitoring data submitted by ET</li><li>Check Contractor's working methods</li></ul>	<ul> <li>Take immediate action to avoid further exceedance</li> <li>Submit proposals for remedial measures to IEC</li> <li>Implement the agreed proposals</li> <li>Amend proposal if appropriate</li> </ul>	
Exceedance for two or more consecutive samples	<ul> <li>Identify source(s) and investigate the cause(s) of exceedance</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC, Project Proponent and EPD the causes &amp; actions taken for the exceedances</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure remedial measures are properly implemented</li> <li>Continue monitoring at daily intervals if exceedance is due to the Project</li> <li>If no exceedance for 3 consecutive days, cease additional monitoring</li> <li>If exceedance due to the Project continues, consider what portion of the work is responsible and stop that portion of work until the exceedance is abated</li> </ul>		<ul> <li>Take immediate action to avoid further exceedance</li> <li>Submit proposals for remedial measures to IEC</li> <li>Implement the agreed proposals</li> <li>Resubmit proposals if problem still not under control</li> </ul>	

ENVIRONMENTAL RESOURCES MANAGEMENT

GREEN VALLEY LANDFILL LTD.


### Annex D3b Event and Action Plan for Air Quality Monitoring During Operation/Restoration Phase


		Action	
Exceedance of Action/Limit Level for dust monitoring	<ul> <li>cause(s) of exceedance</li> <li>Prepare the Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project</li> <li>Discuss with Contractor and IEC for remedial measures</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> <li>Discuss with ET and Contractor on proposed remedial measures</li> <li>Review proposals on remedial measures</li> <li>Audit the implementation of the remedial measures</li> <li>Audit the effectiveness of the implemented remedial measures</li> </ul>	Contractor  Take immediate action to avoid further exceedance Submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate


Action						
Event	ET	IEC	Contractor			
Exceedance of Limit Level for odour	<ul> <li>Identify source(s) and investigate the cause(s) of exceedance or complaint</li> <li>Prepare the odour complaint form or the Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project</li> <li>Discuss with Contractor and IEC for remedial measures</li> <li>Ensure remedial measures are properly implemented</li> <li>Assess effectiveness of Contractor's remedial measures and keep the Project Proponent and IEC informed of the results</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check with Contractor on the operating activities and implementation of odour mitigation measures</li> <li>Discuss with ET and Contractor on proposed remedial measures</li> <li>Review proposals on remedial measures</li> <li>Audit the implementation of the remedial measures</li> <li>Audit the effectiveness of the implemented remedial measures</li> </ul>	Rectify any unacceptable practice Submit proposals for remedial measures to IEC within 3 working days of notification Implement the agreed proposal or amend working methods as required Resubmit proposals if problem still not under control			


# Meteorological Data


#### Annex D4 Meteorological Data

















# Certificates of the Qualified Odour Panelist



### Certificate for a Qualified Odour Panellist

This is to certify that

LAU MEI TUNG

has participated in Ten (10) sets of individual N-Butanol Screening Test during 25 October 2021 - 03 November 2021

with Individual Threshold: 41 ppb/v

and

<u>fulfill</u> the Requirement of the European Standard Method of Air Quality – Determination of Odour Concentration by Dynamic Olfactometry (EN13725:2003) –

The Requirement of the Odour Threshold of n-Butanol in Nitrogen Gas in the Range of 20 - 80 ppb/v with at least 10 sets of individual threshold estimates and standard deviation less than 2.3

03 November 2021

**Issue Date** 

03 November 2022

**Valid Until** 

ung Lim Chee. Richard

Certificate No.: C21084

#### ALS Life Sciences | Environmental

Certificate No.: C21085

### Certificate for a Qualified Odour Panellist

This is to certify that

WONG KA HEI

has participated in Ten (10) sets of individual N-Butanol Screening Test during 25 October 2021 - 03 November 2021

with Individual Threshold: 40 ppb/v

and

<u>fulfill</u> the Requirement of the European Standard Method of Air Quality – Determination of Odour Concentration by Dynamic Olfactometry (EN13725:2003) –

The Requirement of the Odour Threshold of n-Butanol in Nitrogen Gas in the Range of 20 - 80 ppb/v with at least 10 sets of individual threshold estimates and standard deviation less than 2.3

03 November 2021

**Issue Date** 

03 November 2022

Valid Until

Fung Lim Chee, Richard



### Certificate for a Qualified Odour Panellist

This is to certify that

WONG HO YU

has participated in Ten (10) sets of individual N-Butanol Screening Test during 25 October 2021 - 03 November 2021

with Individual Threshold: 56 ppb/v

and

<u>fulfill</u> the Requirement of the European Standard Method of Air Quality – Determination of Odour Concentration by Dynamic Olfactometry (EN13725:2003) –

The Requirement of the Odour Threshold of n-Butanol in Nitrogen Gas in the Range of 20 - 80 ppb/v with at least 10 sets of individual threshold estimates and standard deviation less than 2.3

03 November 2021

**Issue Date** 

03 November 2022

Valid Until

ung Lim Chee, Richard

Certificate No.: C21086



## Certificate for a Qualified Odour Panel Member

Serial No. : P-044

Odour Panel Member : Wong Wan Ning

Date of Screening Test : 12 Nov 2021 15 Nov 2021

17 Nov 2021

Valid Until : 16 May 2022

This is to certify that Miss Wong Wan Ning participated in a set of n-butanol screening tests in our laboratory between 12 Nov 2021 and 17 Nov 2021.

The odour threshold test results of n-butnaol in nitrogen gas was found to be in the range of 20 - 80 ppb/v and a standard deviation of R < 2.3, which comply with the requirement of the European Standard Method of Air Quality – Determination of Odour Concentration by Dynamic Olfactometry (EN 13725).

The participant is Approved and Authorized as Qualified Odour Panel Member for odour patrol and olfactometry analysis.

Signed for and on behalf of

CMA Industrial Development Foundation Limited

Wu Chun Fai

Assistant Manager - Environmental Division

Date: 17 Nov 2021



## Certificate for a Qualified Odour Panel Member

Serial No.

: P-043

**Odour Panel Member** 

: Chan Kam Hon

**Date of Screening Test** 

: 12 Nov 2021 15 Nov 2021

17 Nov 2021

Valid Until

: 16 May 2022

This is to certify that Mr. Chan Kam Hon participated in a set of n-butanol screening tests in our laboratory between 12 Nov 2021 and 17 Nov 2021.

The odour threshold test results of n-butnaol in nitrogen gas was found to be in the range of 20-80 ppb/v and a standard deviation of R < 2.3, which comply with the requirement of the European Standard Method of Air Quality – Determination of Odour Concentration by Dynamic Olfactometry (EN 13725).

The participant is Approved and Authorized as Qualified Odour Panel Member for odour patrol and olfactometry analysis.

Signed for and on behalf of

CMA Industrial Development Foundation Limited

Wu Chun Fai

Assistant Manager – Environmental Division

Date: 17 Nov 2021



## Certificate for a Qualified Odour Panel Member

Serial No.

: P-042

**Odour Panel Member** 

: Ng Tung Ching

**Date of Screening Test** 

: 12 Nov 2021 15 Nov 2021

17 Nov 2021

Valid Until

: 16 May 2022

This is to certify that Mr. Ng Tung Ching participated in a set of n-butanol screening tests in our laboratory between 12 Nov 2021 and 17 Nov 2021.

The odour threshold test results of n-butnaol in nitrogen gas was found to be in the range of 20-80 ppb/v and a standard deviation of R < 2.3, which comply with the requirement of the European Standard Method of Air Quality – Determination of Odour Concentration by Dynamic Olfactometry (EN 13725).

The participant is Approved and Authorized as Qualified Odour Panel Member for odour patrol and olfactometry analysis.

Signed for and on behalf of

CMA Industrial Development Foundation Limited

Wu Chun Fai

Assistant Manager – Environmental Division

Date: 17 Nov 2021



This is to certify that

Poon Kwong Lun

has participated in Ten (10) sets of individual n-Butanol Screening Tests during 12 June 2020 to 26 July 2021

with Individual Threshold: 36 ppb/v; Standard Deviation: 1.14

and

fulfil the Requirement of the European Standard Method of Air Quality - Determination of Odour Concentration by Dynamic Olfactometry (EN13725)

The Requirement of the Odour Threshold of n-Butanol in Nitrogen Gas in the Range of 20 - 80 ppb/v with at least 10 sets of Individual threshold estimates and standard deviation less than 2.3

26 July 2021

Issue Date

26 July 2022 Valid Until

Fung Lim Chee, Richard

Certificate no.: C404-07

ALS Technichem (HK) Pty Ltd

11/F Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, NT, Hong Kong

Tel: 852-2610



This is to certify that

**Anthony Kwan** 

has participated in Ten (10) sets of individual n-Butanol Screening Tests during 30 April 2021 to 23 July 2021

with Individual Threshold: 44 ppb/v; Standard Deviation: 1.49

and

fulfil the Requirement of the European Standard Method of Air Quality - Determination of Odour Concentration by Dynamic Olfactometry (EN13725)

The Requirement of the Odour Threshold of n-Butanol in Nitrogen Gas in the Range of 20 - 80 ppb/v with at least 10 sets of Individual threshold estimates and standard deviation less than 2.3

23 July 2021 23 July 2022
Issue Date Valid Until

Fung Lim Chee, Richard

Certificate no.: C0621-01



This is to certify that

Wong Hei Wang

has participated in Ten (10) sets of individual n-Butanol Screening Tests

during 3 November 2020 to 23 July 2021

with Individual Threshold: 50 ppb/v; Standard Deviation: 1.32

and

fulfil the Requirement of the European Standard Method of Air Quality - Determination of Odour Concentration by Dynamic Olfactometry (EN13725)

The Requirement of the Odour Threshold of n-Butanol in Nitrogen Gas in the Range of 20 - 80 ppb/v with at least 10 sets of Individual threshold estimates and standard deviation less than 2.3

23 July 2021 23 July 2022
Issue Date Valid Until

Fung Lim Chee, Richard

Certificate no.: C0230-07

ALS Technichem (HK) Pty Ltd 1044 11/F Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, NT, Hong Kong



This is to certify that Ho Tsz Kin

has participated in Ten (10) sets of individual n-Butanol Screening Tests

during 30 April 2021 to 23 July 2021

with Individual Threshold: 40 ppb/v; Standard Deviation: 1.29

and

fulfil the Requirement of the European Standard Method of Air Quality – Determination of Odour Concentration by Dynamic Olfactometry (EN13725)

The Requirement of the Odour Threshold of n-Butanol in Nitrogen Gas in the Range of 20 - 80 ppb/v with at least 10 sets of Individual threshold estimates and standard deviation less than 2.3

23 July 2021 23 July 2022 Fung Lim Chee, Richard

Certificate no.: C0087-07



This is to certify that

Choi Wai Yiu

has participated in Ten (10) sets of individual n-Butanol Screening Tests during 08 April 2021 to 14 April 2021

with Individual Threshold: 46 ppb/v; Standard Deviation: 1.36

and

fulfil the Requirement of the European Standard Method of Air Quality - Determination of Odour Concentration by Dynamic Olfactometry (EN13725)

The Requirement of the Odour Threshold of n-Butanol in Nitrogen Gas in the Range of 20 - 80 ppb/v with at least 10 sets of Individual threshold estimates and standard deviation less than 2.3

14 April 2021 Issue Date

14 April 2022 Valid Until

Fung Lim Chee, Richard

Certificate no.: C0547-01



This is to certify that

Chan Wai Hung

has participated in Ten (10) sets of individual n-Butanol Screening Tests

during 19 June 2020 to 17 July 2021

with Individual Threshold: 47 ppb/v; Standard Deviation: 1.22

and

fulfil the Requirement of the European Standard Method of Air Quality - Determination of Odour Concentration by Dynamic Olfactometry (EN13725)

The Requirement of the Odour Threshold of n-Butanol in Nitrogen Gas in the Range of 20 - 80 ppb/v with at least 10 sets of Individual threshold estimates and standard deviation less than 2.3

17 July 2021

Issue Date

17 July 2022

Valid Until

Fung Lim Chee, Richard

Certificate no.: C0318-02

ALS Technichem (HK) Pty Ltd

11/F Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, NT, Hong Kong

Tel: 852-2610



This is to certify that

Cheung Wai Hung

has participated in Ten (10) sets of individual n-Butanol Screening Tests

during 23 September 2020 to 17 July 2021

with Individual Threshold: 43 ppb/v; Standard Deviation: 1.29

and

fulfil the Requirement of the European Standard Method of Air Quality - Determination of Odour Concentration by Dynamic Olfactometry (EN13725)

The Requirement of the Odour Threshold of n-Butanol in Nitrogen Gas in the Range of 20 - 80 ppb/v with at least 10 sets of Individual threshold estimates and standard deviation less than 2.3

17 July 2021 17 July 2022
Issue Date Valid Until

Fung Lim Chee, Richard

Certificate no.: C0337-08

#### Annex D6

## **Odour Monitoring Results**

Table D6.1 Odour Monitoring Results

Date	Weather	Location	Time	Temperature	Wind Speed	Wind	From	Odour	Odour	Possible Source	Remarks
				(oC)	(m/s)	Direction	<b>Project Site</b>	Intensity	Characteristic		
21 Nov 21	Sunny	OP1	10:06	27.6	2.4	N	Yes	0	N/A	N/A	N/A
21 Nov 21	Sunny	OP2	10:15	28.8	1.0	N	Yes	0	N/A	N/A	N/A
21 Nov 21	Sunny	OP3	10:20	28.3	1.3	NW	Yes	0	N/A	N/A	N/A
21 Nov 21	Sunny	OP4	10:24	26.6	2.9	NE	No	0	N/A	N/A	N/A
21 Nov 21	Sunny	OP5	10:28	26.1	3.5	NE	No	0	N/A	N/A	N/A
21 Nov 21	Sunny	OP6	10:32	28.4	1.1	NW	Yes	0	N/A	N/A	N/A
21 Nov 21	Sunny	OP7	10:39	29.8	1.3	N	Yes	0	N/A	N/A	N/A
21 Nov 21	Sunny	OP8	10:42	29.3	1.3	S	Yes	0	N/A	N/A	N/A
21 Nov 21	Sunny	OP9	10:48	30.8	1.5	NE	Yes	0	N/A	N/A	N/A
21 Nov 21	Sunny	OP10	10:51	29.7	1.6	NE	Yes	0	N/A	N/A	N/A
21 Nov 21	Sunny	OP1	14:03	29.5	1.3	N	Yes	0	N/A	N/A	N/A
21 Nov 21	Sunny	OP2	14:06	29.7	0.9	N	Yes	0	N/A	N/A	N/A
21 Nov 21	Sunny	OP3	14:10	28.2	1.4	S	No	0	N/A	N/A	N/A
21 Nov 21	Sunny	OP4	14:14	28.7	2.1	E	No	0	N/A	N/A	N/A
21 Nov 21	Sunny	OP5	14:18	27.9	3.3	NE	Yes	0	N/A	N/A	N/A
21 Nov 21	Sunny	OP6	14:22	28.2	3.3	S	No	0	N/A	N/A	N/A
21 Nov 21	Sunny	OP7	14:25	29.2	2.9	S	No	0	N/A	N/A	N/A
21 Nov 21	Sunny	OP8	14:30	28.1	2.4	N	No	0	N/A	N/A	N/A
21 Nov 21	Sunny	OP9	14:35	27.7	3.3	N	No	0	N/A	N/A	N/A
21 Nov 21	Sunny	OP10	14:39	28.2	2.4	E	Yes	0	N/A	N/A	N/A
21 Nov 21	Fine	OP1	18:05	24.0	0.1	NW	Yes	0	N/A	N/A	N/A
21 Nov 21	Fine	OP2	18:08	24.0	0.2	NW	Yes	0	N/A	N/A	N/A
21 Nov 21	Fine	OP3	18:12	23.4	0.4	NE	No	0	N/A	N/A	N/A
21 Nov 21	Fine	OP4	18:15	23.4	0.4	NE	No	0	N/A	N/A	N/A
21 Nov 21	Fine	OP5	18:18	23.7	0.8	NE	No	0	N/A	N/A	N/A
21 Nov 21	Fine	OP6	18:22	24.0	0.7	N	No	0	N/A	N/A	N/A
21 Nov 21	Fine	OP7	18:25	23.6	0.4	NW	No	0	N/A	N/A	N/A
21 Nov 21	Fine	OP8	18:29	23.5	0.9	N	No	0	N/A	N/A	N/A
21 Nov 21	Fine	OP9	18:34	23.6	0.7	SE	Yes	1	Gas (Pungent)	Town Gas Plant	N/A
21 Nov 21	Fine	OP10	18:38	23.5	0.5	SE	Yes	0	N/A	N/A	N/A
22 Nov 21	Overcast	OP1	10:35	21.5	3.5	N	Yes	0	N/A	N/A	N/A
22 Nov 21	Overcast	OP2	10:40	21.2	2.6	N	Yes	0	N/A	N/A	N/A
22 Nov 21	Overcast	OP3	10:43	21.2	2.2	NE	No	0	N/A	N/A	N/A
22 Nov 21	Overcast	OP4	10:46	21.8	1.3	E	No	0	N/A	N/A	N/A
22 Nov 21	Overcast	OP5	10:51	20.9	4.0	N	Yes	0	N/A	N/A	N/A

Date	Weather	Location	Time	Temperature	Wind Speed		From	Odour	Odour	Possible Source	Remarks
				(oC)	(m/s)	Direction	Project Site	Intensity	Characteristic		
22 Nov 21	Overcast	OP6	10:55	20.4	5.2	N	No	0	N/A	N/A	N/A
22 Nov 21	Overcast	OP7	10:58	20.4	2.3	N	No	0	N/A	N/A	N/A
22 Nov 21	Overcast	OP8	11:03	20.5	3.6	N	No	0	N/A	N/A	N/A
22 Nov 21	Overcast	OP9	11:08	20.9	2.5	N	No	0	N/A	N/A	N/A
22 Nov 21	Overcast	OP10	11:14	22.2	0.5	E	Yes	0	N/A	N/A	N/A
22 Nov 21	Overcast	OP1	14:47	19.2	2.4	N	Yes	0	N/A	N/A	N/A
22 Nov 21	Overcast	OP2	14:53	19.5	1.6	N	Yes	0	N/A	N/A	N/A
22 Nov 21	Overcast	OP3	14:56	20.1	1	N	Yes	1	Exhaust gas	Generator	N/A
22 Nov 21	Overcast	OP4	15:00	20.5	1.8	NE	Yes	1	Biogas	Slurry Truck	N/A
22 Nov 21	Overcast	OP5	15:07	20.3	1.5	NE	Yes	0	N/A	N/A	N/A
22 Nov 21	Overcast	OP6	15:10	19.4	2.5	N	No	0	N/A	N/A	N/A
22 Nov 21	Overcast	OP7	15:14	19.3	3.3	N	No	0	N/A	N/A	N/A
22 Nov 21	Overcast	OP8	15:18	19.5	2.4	NE	No	0	N/A	N/A	N/A
22 Nov 21	Overcast	OP9	15:22	20.0	1.1	NE	No	0	N/A	N/A	N/A
22 Nov 21	Overcast	OP10	15:26	20.7	0.6	NE	No	0	N/A	N/A	N/A
22 Nov 21	Fine	OP1	18:07	21	3.3	N	Yes	0	N/A	N/A	N/A
22 Nov 21	Fine	OP2	18:10	21.3	2.5	N	Yes	0	N/A	N/A	N/A
22 Nov 21	Fine	OP3	18:14	22.3	2.4	N	Yes	1	Diesel	Generator	N/A
22 Nov 21	Fine	OP4	18:20	22	0.9	N	Yes	1	Biogas	Leachate Treatment Plant	N/A
22 Nov 21	Fine	OP5	18:23	21.6	2.3	N	Yes	0	N/A	N/A	N/A
22 Nov 21	Fine	OP6	18:27	21.5	2.1	NW	No	0	N/A	N/A	N/A
22 Nov 21	Fine	OP7	18:30	20.9	1.7	NW	No	0	N/A	N/A	N/A
22 Nov 21	Fine	OP8	18:33	19.8	3.5	N	No	0	N/A	N/A	N/A
22 Nov 21	Fine	OP9	18:37	19.7	3.5	N	No	0	N/A	N/A	N/A
22 Nov 21	Fine	OP10	18:40	19.5	2.5	N	No	0	N/A	N/A	N/A
23 Nov 21	Overcast	OP1	10:33	17.2	3.5	N	Yes	0	N/A	N/A	N/A
23 Nov 21	Overcast	OP2	10:37	17.8	0.8	N	Yes	0	N/A	N/A	N/A
23 Nov 21	Overcast	OP3	10:39	17.3	1.4	NE	No	1	Diesel	Generator	N/A
23 Nov 21	Overcast	OP4	10:42	17.2	1.1	E	No	0	N/A	N/A	N/A
23 Nov 21	Overcast	OP5	10:46	16.5	3.4	N	No	0	N/A	N/A	N/A
23 Nov 21	Overcast	OP6	10:50	16.3	2.9	N	No	0	N/A	N/A	N/A
23 Nov 21	Overcast	OP7	10:53	15.9	2	NE	Yes	0	N/A	N/A	N/A
23 Nov 21	Overcast	OP8	10:57	15.7	2.5	N	No	0	N/A	N/A	N/A
23 Nov 21	Overcast	OP9	11:01	16	2.5	N	No	0	N/A	N/A	N/A
23 Nov 21	Overcast	OP10	11:05	16.4	1.8	N	No	0	N/A	N/A	N/A
23 Nov 21	Overcast	OP1	14:40	18.3	3.8	N	Yes	0	N/A	N/A	N/A
23 Nov 21	Overcast	OP2	14:44	18	2.2	N	Yes	0	N/A	N/A	N/A
23 Nov 21	Overcast	OP3	14:47	17.9	2.4	NE	No	1	Diesel	Generator	N/A

Date	Weather	Location	Time	Temperature	_		From	Odour	Odour	Possible Source	Remarks
				(oC)	(m/s)	Direction	Project Site		Characteristic		
23 Nov 21	Overcast	OP4	14:51	19.4	0.5	E	No	0	N/A	N/A	N/A
23 Nov 21	Overcast	OP5	14:55	18.4	2.3	E	No	0	N/A	N/A	N/A
23 Nov 21	Overcast	OP6	14:58	17.6	1.9	N	No	0	N/A	N/A	N/A
23 Nov 21	Overcast	OP7	15:04	17.8	2.7	N	No	0	N/A	N/A	N/A
23 Nov 21	Overcast	OP8	15:08	17.5	2.3	N	No	0	N/A	N/A	N/A
23 Nov 21	Overcast	OP9	15:12	17.6	2.4	N	No	0	N/A	N/A	N/A
23 Nov 21	Overcast	OP10	15:15	18	0.6	N	No	0	N/A	N/A	N/A
23 Nov 21	Fine	OP1	18:10	20.5	2.2	NW	Yes	0	N/A	N/A	N/A
23 Nov 21	Fine	OP2	18:14	20.5	2.1	NW	Yes	0	N/A	N/A	N/A
23 Nov 21	Fine	OP3	18:18	21	1.7	NW	Yes	1	Diesel	Generator	N/A
23 Nov 21	Fine	OP4	18:23	21.8	0.8	NE	Yes	0	N/A	N/A	N/A
23 Nov 21	Fine	OP5	18:27	21.2	1.4	SE	No	0	N/A	N/A	N/A
23 Nov 21	Fine	OP6	18:31	20	2.4	N	No	0	N/A	N/A	N/A
23 Nov 21	Fine	OP7	18:35	18.5	1.9	N	No	0	N/A	N/A	N/A
23 Nov 21	Fine	OP8	18:39	19.4	1.9	N	No	0	N/A	N/A	N/A
23 Nov 21	Fine	OP9	18:44	18.4	1.5	N	No	0	N/A	N/A	N/A
23 Nov 21	Fine	OP10	18:48	18.9	2.1	N	No	0	N/A	N/A	N/A
24 Nov 21	Sunny	OP1	10:32	21.9	1.3	N	Yes	1	Grass	Ground	N/A
24 Nov 21	Sunny	OP2	10:37	22.5	1.4	NW	Yes	1	Grass	Ground	N/A
24 Nov 21	Sunny	OP3	10:40	21.8	1.2	N	Yes	1	Diesel	Generator	N/A
24 Nov 21	Sunny	OP4	10:45	21.1	0.5	SE	No	0	N/A	N/A	N/A
24 Nov 21	Sunny	OP5	10:49	20.2	2.5	NE	Yes	0	N/A	N/A	N/A
24 Nov 21	Sunny	OP6	10:53	21.3	1.6	N	No	0	N/A	N/A	N/A
24 Nov 21	Sunny	OP7	10:56	21.6	2.9	N	No	0	N/A	N/A	N/A
24 Nov 21	Sunny	OP8	11:01	22.1	1.9	N	No	0	N/A	N/A	N/A
24 Nov 21	Sunny	OP9	11:05	22.4	0.5	NE	Yes	0	N/A	N/A	N/A
24 Nov 21	Sunny	OP10	11:08	21.3	3	NE	Yes	0	N/A	N/A	N/A
24 Nov 21	Sunny	OP1	15:15	24.9	0.7	N	Yes	0	N/A	N/A	N/A
24 Nov 21	Sunny	OP2	15:18	24.6	2.3	S	No	0	N/A	N/A	N/A
24 Nov 21	Sunny	OP3	15:23	26	0.6	N	Yes	0	N/A	N/A	N/A
24 Nov 21	Sunny	OP4	15:26	26.2	1.6	E	No	0	N/A	N/A	N/A
24 Nov 21	Sunny	OP5	15:30	23.9	2.5	E	No	0	N/A	N/A	N/A
24 Nov 21	Sunny	OP6	15:34	23.1	2.3	NE	Yes	0	N/A	N/A	N/A
24 Nov 21	Sunny	OP7	15:38	25.4	1.8	S	No	0	N/A	N/A	N/A
24 Nov 21	Sunny	OP8	15:41	25.7	0.5	SE	Yes	0	N/A	N/A	N/A
24 Nov 21 24 Nov 21	Sunny	OP9	15:45	23.4	2.6	N	No	0	N/A	N/A	N/A
24 Nov 21 24 Nov 21	Sunny	OP10	15:49	23.4	2.6	NE	No	0	N/A	N/A	N/A
24 Nov 21 24 Nov 21	Fine	OP1	18:06	21.4	0.2	N	Yes	0	N/A	N/A	N/A

Date	Weather	Location	Time	Temperature (oC)	Wind Speed (m/s)	Wind Direction	From Project Site	Odour Intensity	Odour Characteristic	Possible Source	Remarks
24 Nov 21	Fine	OP2	18:09	20.3	0.8	N	Yes	0	N/A	N/A	N/A
24 Nov 21	Fine	OP3	18:13	18.9	0.7	NE	No	0	N/A	N/A	N/A
24 Nov 21	Fine	OP4	18:16	19	0.9	N	Yes	0	N/A	N/A	N/A
24 Nov 21	Fine	OP5	18:20	19.6	1.3	S	No	0	N/A	N/A	N/A
24 Nov 21	Fine	OP6	18:23	19.7	1	N	No	0	N/A	N/A	N/A
24 Nov 21	Fine	OP7	18:26	19.6	0.5	NW	No	0	N/A	N/A	N/A
24 Nov 21	Fine	OP8	18:30	19.4	0.5	NW	No	0	N/A	N/A	N/A
24 Nov 21	Fine	OP9	18:34	19.2	0.8	NW	No	0	N/A	N/A	N/A
24 Nov 21	Fine	OP10	18:38	19.2	0.5	NW	No	0	N/A	N/A	N/A
25 Nov 21	Sunny	OP1	10:41	25.7	1.5	NE	No	0	N/A	N/A	N/A
25 Nov 21	Sunny	OP2	10:45	28.1	0.9	NE	No	0	N/A	N/A	N/A
25 Nov 21 25 Nov 21	Sunny	OP3	10:49	30	0.5	NE	No	1	Diesel	Generator	N/A
25 Nov 21	Sunny	OP4	10:52	31.2	1	N	Yes	0	N/A	N/A	N/A
25 Nov 21	Sunny	OP5	10:56	30.5	1	NE	Yes	0	N/A	N/A	N/A
25 Nov 21	Sunny	OP6	10:59	27.7	2.4	N	No	0	N/A	N/A	N/A
25 Nov 21	Sunny	OP7	11:04	27.3	1.9	N	No	0	N/A	N/A	N/A
25 Nov 21	Sunny	OP8	11:08	27.1	1.7	N	No	0	N/A	N/A	N/A
25 Nov 21	Sunny	OP9	11:12	27.8	1.1	N	No	0	N/A	N/A	N/A
25 Nov 21 25 Nov 21	Sunny	OP10	11:16	30	0.5	N	No	0	N/A	N/A	N/A
25 Nov 21	Sunny	OP1	14:33	24.9	3.2	S	No	0	N/A	N/A	N/A
25 Nov 21	Sunny	OP2	14:37	25.2	2.2	S	No	0	N/A	N/A	N/A
25 Nov 21	Sunny	OP3	14:41	27.3	1.3	SE	No	0	N/A	N/A	N/A
25 Nov 21 25 Nov 21	Sunny	OP4	14:44	27.3	0.8	N	Yes	0	N/A	N/A	N/A
25 Nov 21	Sunny	OP5	14:47	28.2	2	S	No	0	N/A	N/A	N/A
25 Nov 21	Sunny	OP6	14:50	27.1	2.2	S	No	0	N/A	N/A	N/A
25 Nov 21	Sunny	OP7	14:54	26.7	2.6	S	No	0	N/A	N/A	N/A
25 Nov 21 25 Nov 21	Sunny	OP8	14:54	26.6	2.6	S	No	0	N/A	N/A	N/A
25 Nov 21 25 Nov 21	Sunny	OP9	15:02	26.9	2	SW	No	0	N/A	N/A	N/A
25 Nov 21 25 Nov 21	Sunny	OP10	15:05	27.7	2.1	S	No	0	N/A	N/A	N/A
25 Nov 21 25 Nov 21	Fine	OP1	18:06	24.4	0.8	S	No	0	N/A	N/A	N/A
25 Nov 21 25 Nov 21	Fine	OP2	18:10	26.1	0.5	S	No	0	N/A	N/A	N/A
25 Nov 21 25 Nov 21	Fine	OP3	18:14	25.3	0.4	S	No	0	N/A	N/A	N/A
25 Nov 21 25 Nov 21	Fine	OP4	18:19	25.3	0.4	E	No	0	N/A	N/A N/A	N/A N/A
25 Nov 21 25 Nov 21	Fine	OP5	18:23	25.2	0.6	S	No	0	N/A	N/A N/A	N/A
25 Nov 21 25 Nov 21	Fine	OP6	18:26	25.7	0.9	N	No	0	N/A	N/A N/A	N/A N/A
25 Nov 21 25 Nov 21	Fine	OP7	18:30	25.1	1.3	N	No	0	N/A N/A	N/A N/A	N/A N/A
25 Nov 21 25 Nov 21	Fine	OP8	18:35	25.7	1.6	N	No	0	N/A	N/A N/A	N/A
25 Nov 21 25 Nov 21	Fine	OP9	18:40	24.8	0.7	N	No	1	Acidic	Town gas plant	Intermitter

Date	Weather	Location	Time	Temperature (oC)	Wind Speed (m/s)	Wind Direction	From Project Site	Odour Intensity	Odour Characteristic	Possible Source	Remarks
25 Nov 21	Fine	OP10	18:45	25.3	0.5	NE	Yes	0	N/A	N/A	N/A
26 Nov 21	Sunny	OP1	10:33	30.1	0.6	N	Yes	0	N/A	N/A	N/A
26 Nov 21	Sunny	OP2	10:38	30.3	0.7	S	No	0	Diesel	Generator	N/A
26 Nov 21	Sunny	OP3	10:47	30.6	0.6	S	No	1	Acidic	Leachate Treatment Plant	-
26 Nov 21	Sunny	OP4	10:53	29	0.9	S	No	1	N/A	N/A	N/A
26 Nov 21	Sunny	OP5	10:58	29.5	0.7	NE	Yes	0	N/A	N/A	N/A
26 Nov 21	Sunny	OP6	11:02	28	2.1	NW	No	0	N/A	N/A	N/A
26 Nov 21	Sunny	OP7	11:06	28.3	2.1	N	No	0	N/A	N/A	N/A
26 Nov 21	Sunny	OP8	11:10	28	2.2	N	No	0	N/A	N/A	N/A
26 Nov 21	Sunny	OP9	11:14	27.9	1.7	N	No	0	N/A	N/A	N/A
26 Nov 21	Sunny	OP10	11:17	27.5	2.7	N	No	0	N/A	N/A	N/A
26 Nov 21	Sunny	OP1	14:47	24.5	3.1	N	Yes	1	Grass	Ground	N/A
26 Nov 21	Sunny	OP2	14:51	27.1	1.1	N	Yes	0	N/A	N/A	N/A
26 Nov 21	Sunny	OP3	14:54	25.7	0.8	NW	Yes	1	Diesel	Generator	N/A
26 Nov 21	Sunny	OP4	14:57	25.3	0.9	NW	Yes	0	N/A	N/A	N/A
26 Nov 21	Sunny	OP5	15:01	27.5	1.1	N	No	0	N/A	N/A	N/A
26 Nov 21	Sunny	OP6	15:04	26.7	1.7	NE	Yes	0	N/A	N/A	N/A
26 Nov 21	Sunny	OP7	15:07	25.9	1.8	N	No	0	N/A	N/A	N/A
26 Nov 21	Sunny	OP8	15:11	27.4	1.8	N	No	1	Diesel	Generator	N/A
26 Nov 21	Sunny	OP9	15:16	24.4	3.1	N	No	1	Town gas	Town gas plant	N/A
26 Nov 21	Sunny	OP10	15:18	24.2	2.4	NE	Yes	0	N/A	N/A	N/A
26 Nov 21	Fine	OP1	18:19	22.2	2.1	S	No	0	N/A	N/A	N/A
26 Nov 21	Fine	OP2	18:22	22.1	0.2	S	No	0	N/A	N/A	N/A
26 Nov 21	Fine	OP3	18:26	22.1	1.2	SE	No	0	N/A	N/A	N/A
26 Nov 21	Fine	OP4	18:29	22.3	0.8	NE	Yes	0	N/A	N/A	N/A
26 Nov 21	Fine	OP5	18:33	22.3	3.6	E	No	0	N/A	N/A	N/A
26 Nov 21	Fine	OP6	18:36	22.5	1.8	NE	Yes	0	N/A	N/A	N/A
26 Nov 21	Fine	OP7	18:40	22.5	1.3	NE	Yes	0	N/A	N/A	N/A
26 Nov 21	Fine	OP8	18:43	22.6	0.9	E	Yes	0	N/A	N/A	N/A
26 Nov 21	Fine	OP9	18:46	22.5	0.7	N	No	0	N/A	N/A	N/A
26 Nov 21	Fine	OP10	18:49	22.6	1.2	NW	No	0	N/A	N/A	N/A
27 Nov 21	Sunny	OP1	10:38	27	1.8	NE	No	0	N/A	N/A	N/A
27 Nov 21	Sunny	OP2	10:43	30.3	0.8	N	Yes	0	N/A	N/A	N/A
27 Nov 21	Sunny	OP3	10:47	29.6	2.2	SW	No	1	Diesel	Generator	N/A
27 Nov 21	Sunny	OP4	10:51	29.7	1.2	E	No	0	N/A	N/A	N/A
27 Nov 21	Sunny	OP5	10:55	28.3	2.2	E	No	0	N/A	N/A	N/A
27 Nov 21	Sunny	OP6	10:58	28.7	1.3	S	No	0	N/A	N/A	N/A
27 Nov 21	Sunny	OP7	11:01	28.3	1.4	N	No	1	Diesel	Generator	N/A

Date	Weather	Location	Time	Temperature	_		From	Odour	Odour	Possible Source	Remarks
				(oC)	(m/s)	Direction	Project Site		Characteristic		
27 Nov 21	Sunny	OP8	11:05	27.7	1.8	N	No	0	N/A	N/A	N/A
27 Nov 21	Sunny	OP9	11:09	27	3.5	N	No	0	N/A	N/A	N/A
27 Nov 21	Sunny	OP10	11:12	27.2	2.1	SE	Yes	0	N/A	N/A	N/A
27 Nov 21	Sunny	OP1	14:34	27.1	2.4	S	No	0	N/A	N/A	N/A
27 Nov 21	Sunny	OP2	14:38	27.3	2.3	S	No	0	N/A	N/A	N/A
27 Nov 21	Sunny	OP3	14:42	27.8	1.4	W	No	1	Diesel	Generator	N/A
27 Nov 21	Sunny	OP4	14:46	29.2	1.3	E	No	0	N/A	N/A	N/A
27 Nov 21	Sunny	OP5	14:50	27.5	2.2	E	No	0	N/A	N/A	N/A
27 Nov 21	Sunny	OP6	14:54	25.8	4.7	NE	Yes	0	N/A	N/A	N/A
27 Nov 21	Sunny	OP7	14:58	28.3	2.4	S	No	0	N/A	N/A	N/A
27 Nov 21	Sunny	OP8	15:02	29	0.9	E	Yes	0	N/A	N/A	N/A
27 Nov 21	Sunny	OP9	15:07	28.1	3.1	N	No	0	N/A	N/A	N/A
27 Nov 21	Sunny	OP10	15:11	28.7	1.7	N	No	0	N/A	N/A	N/A
27 Nov 21	Fine	OP1	18:05	22.4	1.3	N	Yes	0	N/A	N/A	N/A
27 Nov 21	Fine	OP2	18:09	23.1	0.2	N	Yes	0	N/A	N/A	N/A
27 Nov 21	Fine	OP3	18:13	22.9	0.7	S	No	0	N/A	N/A	N/A
27 Nov 21	Fine	OP4	18:17	23.8	1.2	S	No	0	N/A	N/A	N/A
27 Nov 21	Fine	OP5	18:21	23.5	1.9	E	No	0	N/A	N/A	N/A
27 Nov 21	Fine	OP6	18:25	23.7	1.6	NE	Yes	0	N/A	N/A	N/A
27 Nov 21	Fine	OP7	18:29	24.1	0.4	N	No	0	N/A	N/A	N/A
27 Nov 21	Fine	OP8	18:33	25.2	1.4	SE	Yes	0	N/A	N/A	N/A
27 Nov 21	Fine	OP9	18:37	24.5	0.7	N	No	0	N/A	N/A	N/A
27 Nov 21	Fine	OP10	18:42	24.3	0.7	N	No	0	N/A	N/A	N/A
28 Nov 21	Sunny	OP1	10:36	29.7	0.8	N	Yes	0	N/A	N/A	N/A
28 Nov 21	Sunny	OP2	10:40	28.3	2.2	S	No	0	N/A	N/A	N/A
28 Nov 21	Sunny	OP3	10:44	27	2.3	S	No	0	N/A	N/A	N/A
28 Nov 21	Sunny	OP4	10:47	28.3	2.5	E	No	0	N/A	N/A	N/A
28 Nov 21	Sunny	OP5	10:51	26.3	3.2	E	No	0	N/A	N/A	N/A
28 Nov 21	Sunny	OP6	10:55	26.5	3.4	S	No	0	N/A	N/A	N/A
28 Nov 21	Sunny	OP7	10:58	28.6	1.3	N	No	0	N/A	N/A	N/A
28 Nov 21	Sunny	OP8	11:03	27.1	3.8	N	No	0	N/A	N/A	N/A
28 Nov 21	Sunny	OP9	11:07	27.2	3.3	N	No	0	N/A	N/A	N/A
28 Nov 21	Sunny	OP10	11:11	27.1	2.7	N	No	0	N/A	N/A	N/A
28 Nov 21	Sunny	OP1	15:40	30.1	0.6	S	No	0	N/A	N/A	N/A
28 Nov 21	Sunny	OP2	15:35	28.5	2.3	S	No	0	N/A	N/A	N/A
28 Nov 21	Sunny	OP3	15:31	31.2	0.5	NE	No	0	N/A	N/A	N/A
28 Nov 21	Sunny	OP4	15:28	30	0.8	E	No	0	N/A	N/A	N/A
28 Nov 21	Sunny	OP5	15:24	27.3	3.2	E	No	0	N/A	N/A	N/A

Date	Weather	Location	Time	Temperature (oC)	Wind Speed (m/s)	Wind Direction	From Project Site	Odour	Odour Characteristic	Possible Source	Remarks
28 Nov 21	Cummy	OP6	15:21	28.1	3.2	NE	Yes	0	N/A	N/A	N/A
28 Nov 21	Sunny Sunny	OP7	15:21	31.3	0.9	NE NE	Yes	0	N/A N/A	N/A N/A	N/A N/A
28 Nov 21	,	OP8	15:17	30.5	0.9	E	Yes	0	N/A N/A	N/A N/A	N/A N/A
28 Nov 21	Sunny	OP9	15:15	29.6	3.4	r N	No		N/A N/A	N/A N/A	N/A N/A
28 Nov 21	Sunny	OP10	15:05	29.6	3.4	E	Yes	0	N/A N/A	N/A N/A	-
	Sunny	OP10 OP1	18:10	29.2 27.5	0.4	r N	Yes		N/A N/A		N/A
28 Nov 21 28 Nov 21	Fine Fine	OP1 OP2	18:10	27.5 26.3	0.4	N N	Yes	0	N/A N/A	N/A N/A	N/A N/A
28 Nov 21		OP2 OP3	18:14	26.6	0.4	E	No	0	N/A N/A	N/A N/A	
28 Nov 21 28 Nov 21	Fine	OP3 OP4	18:23						•	•	N/A
	Fine			26.7	1.2	W	No	0	N/A	N/A	N/A
28 Nov 21	Fine	OP5	18:27	27.5	0.6	E	No	0	N/A	N/A	N/A
28 Nov 21	Fine	OP6	18:31	26.4	2.1	N	No	0	N/A	N/A	N/A
28 Nov 21	Fine	OP7	18:35	27.4	1.3	NE	Yes	0	N/A	N/A	N/A
28 Nov 21	Fine	OP8	18:39	27.1	0.9	N	No	0	N/A	N/A	N/A
28 Nov 21	Fine	OP9	18:42	27.3	0.7	N	No	1	Acidic	Town gas plant	N/A
28 Nov 21	Fine	OP10	18:46	28.2	0.6	N	No	0	N/A	N/A	N/A
29 Nov 21	Sunny	OP1	11:10	30.2	1.6	N	Yes	0	N/A	N/A	N/A
29 Nov 21	Sunny	OP2	11:15	30.6	1.7	N	Yes	0	N/A	N/A	N/A
29 Nov 21	Sunny	OP3	11:20	29.8	1.1	NE	Yes	1	Diesel	Generator	N/A
29 Nov 21	Sunny	OP4	11:24	29.6	2.3	N	Yes	0	N/A	N/A	N/A
29 Nov 21	Sunny	OP5	11:28	28.3	2.6	E	No	0	N/A	N/A	N/A
29 Nov 21	Sunny	OP6	11:32	29	2.7	NE	Yes	0	N/A	N/A	N/A
29 Nov 21	Sunny	OP7	11:35	28.4	1.9	N	No	0	N/A	N/A	N/A
29 Nov 21	Sunny	OP8	11:39	28.1	1.7	N	No	0	N/A	N/A	N/A
29 Nov 21	Sunny	OP9	11:43	28.4	1.5	N	No	0	N/A	N/A	N/A
29 Nov 21	Sunny	OP10	11:46	27.9	2.4	N	No	0	N/A	N/A	N/A
29 Nov 21	Sunny	OP1	14:33	28.5	0.4	N	Yes	1	Grass	Vegetation	N/A
29 Nov 21	Sunny	OP2	14:37	28.1	0.9	E	No	0	N/A	N/A	N/A
29 Nov 21	Sunny	OP3	14:41	28.5	1.4	NE	Yes	1	Diesel	Generator	N/A
29 Nov 21	Sunny	OP4	14:44	27.8	1.3	E	No	0	N/A	N/A	N/A
29 Nov 21	Sunny	OP5	14:48	28.6	1.5	N	No	0	N/A	N/A	N/A
29 Nov 21	Sunny	OP6	14:50	29.1	0	N/A	N/A	0	N/A	N/A	N/A
29 Nov 21	Sunny	OP7	14:54	28.6	0.5	N	No	0	N/A	N/A	N/A
29 Nov 21	Sunny	OP8	14:57	28.4	0.5	N	No	0	N/A	N/A	N/A
29 Nov 21	Sunny	OP9	15:01	28.6	1	N	No	1	Acidic fume	Town gas plant	N/A
29 Nov 21	Sunny	OP10	15:04	29.4	0.6	NE	Yes	0	N/A	N/A	N/A
29 Nov 21	Fine	OP1	18:09	22	0	N/A	N/A	0	N/A	N/A	N/A
29 Nov 21	Fine	OP2	18:13	22.2	0	N/A	N/A	0	N/A	N/A	N/A
29 Nov 21	Fine	OP3	18:18	21.8	0.2	N	Yes	0	N/A	N/A	N/A

Date	Weather	Location	Time	Temperature (oC)	Wind Speed (m/s)	Wind Direction	From Project Site	Odour Intensity	Odour Characteristic	Possible Source	Remarks
29 Nov 21	Fine	OP4	18:22	22.7	0.3	S	No	0	N/A	N/A	N/A
29 Nov 21	Fine	OP5	18:26	23	0.2	S	No	0	N/A	N/A	N/A
29 Nov 21	Fine	OP6	18:29	23.2	0.4	S	No	0	N/A	N/A	N/A
29 Nov 21	Fine	OP7	18:34	23.3	0	N/A	N/A	0	N/A	N/A	N/A
29 Nov 21	Fine	OP8	18:37	22.3	1.9	N	No	0	N/A	N/A	N/A
29 Nov 21	Fine	OP9	18:41	22.4	1	N	No	1	Acidic	Town gas plant	N/A
29 Nov 21	Fine	OP10	18:46	22.7	0.2	N	No	0	N/A	N/A	N/A
30 Nov 21	Sunny	OP1	10:33	24.1	3.7	N	Yes	0	N/A	N/A	N/A
30 Nov 21	Sunny	OP2	10:36	24.5	4.1	N	Yes	0	N/A	N/A	N/A
30 Nov 21	Sunny	OP3	10:40	25.5	2.5	N	Yes	1	Diesel	Generator	N/A
30 Nov 21	Sunny	OP4	10:43	26.6	1.7	N	Yes	1	Acidic	Leachate Treatment Plant	N/A
30 Nov 21	Sunny	OP5	10:46	26.7	4.4	N	No	0	N/A	N/A	N/A
30 Nov 21	Sunny	OP6	10:49	25.7	3.3	N	No	0	N/A	N/A	N/A
30 Nov 21	Sunny	OP7	10:53	26.3	3.1	N	No	0	N/A	N/A	N/A
30 Nov 21	Sunny	OP8	10:56	25.8	4.4	N	No	0	N/A	N/A	N/A
30 Nov 21	Sunny	OP9	10:59	27.3	2.4	N	No	0	N/A	N/A	N/A
30 Nov 21	Sunny	OP10	11:03	27.4	1.3	N	No	0	N/A	N/A	N/A
30 Nov 21	Sunny	OP1	14:36	25.8	1.3	N	Yes	0	N/A	N/A	N/A
30 Nov 21	Sunny	OP2	14:39	26.9	1.8	N	Yes	0	N/A	N/A	N/A
30 Nov 21	Sunny	OP3	14:42	29.4	1.2	NE	Yes	1	Diesel	Generator	N/A
30 Nov 21	Sunny	OP4	14:46	29.4	0.7	N	Yes	0	N/A	N/A	N/A
30 Nov 21	Sunny	OP5	14:50	29.3	2.1	E	No	0	N/A	N/A	N/A
30 Nov 21	Sunny	OP6	14:53	28.5	1.8	N	No	0	N/A	N/A	N/A
30 Nov 21	Sunny	OP7	14:57	26.8	3.1	N	No	0	N/A	N/A	N/A
30 Nov 21	Sunny	OP8	15:00	28.2	1.5	N	No	0	N/A	N/A	N/A
30 Nov 21	Sunny	OP9	15:04	26.9	6.6	N	No	0	N/A	N/A	N/A
30 Nov 21	Sunny	OP10	15:07	26.6	2.8	N	No	0	N/A	N/A	N/A
30 Nov 21	Fine	OP1	18:00	22.3	3.1	N	Yes	0	N/A	N/A	N/A
30 Nov 21	Fine	OP2	18:03	21.9	3	N	Yes	0	N/A	N/A	N/A
30 Nov 21	Fine	OP3	18:07	22.1	2.4	N	Yes	0	N/A	N/A	N/A
30 Nov 21	Fine	OP4	18:10	22.5	0.8	NE	Yes	0	N/A	N/A	N/A
30 Nov 21	Fine	OP5	18:13	22.7	2.8	NE	Yes	0	N/A	N/A	N/A
30 Nov 21	Fine	OP6	18:16	21.7	3.4	N	No	0	N/A	N/A	N/A
30 Nov 21	Fine	OP7	18:20	22.1	4.7	N	No	0	N/A	N/A	N/A
30 Nov 21	Fine	OP8	18:23	21.4	5.6	N	No	0	N/A	N/A	N/A
30 Nov 21	Fine	OP9	18:26	21.6	4.7	N	No	0	N/A	N/A	N/A
30 Nov 21	Fine	OP10	18:32	21.9	2.4	N	No	0	N/A	N/A	N/A

Annex E

Noise

#### Annex E1

Calibration Certificates for Noise Monitoring Equipment



#### Sun Creation Engineering Limited

Calibration & Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No.:

C214363

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC21-1345)

Date of Receipt / 收件日期: 8 July 2021

Description / 儀器名稱 :

Integrating Sound Level Meter (EQ010)

Manufacturer / 製造商

Brüel & Kjær

Model No./型號

2238

Serial No./編號

2285721

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 :

 $(23 \pm 2)^{\circ}$ C

Relative Humidity / 相對濕度 :

 $(50 \pm 25)\%$ 

Line Voltage / 電壓 :

---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

24 July 2021

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By 測試

K P Cheuk

Project Engineer

Certified By 核證 K C Lee Engineer Date of Issue 簽發日期 26 July 2021

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing, Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓



## Certificate of Calibration 校正證書

Certificate No.: C214363

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.

2. Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.

3. The results presented are the mean of 3 measurements at each calibration point.

4. Test equipment:

Equipment ID

Description

Certificate No.

CL280

40 MHz Arbitrary Waveform Generator

C210084

CL281

Multifunction Acoustic Calibrator

AV210017

5. Test procedure: MA101N.

6. Results:

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

#### 6.1.1.1 Before Self-calibration

	UUT S	Setting		Applied	Value	UUT
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
50 - 130	$L_{AFP}$	A	F	94.00	1	94.1

#### 6.1.1.2 After Self-calibration

	UUT	Setting		Applie	d Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
50 - 130	LAFP	A	F	94.00	1	94.0	± 0.7

6.1.2 Linearity

Binearity						
	UU	Γ Setting		Applied	d Value	UUT
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
50 - 130	L <sub>AFP</sub>	A	F	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		113.9

IEC 60651 Type 1 Spec. :  $\pm$  0.4 dB per 10 dB step and  $\pm$  0.7 dB for overall different.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laborator

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓



Sun Creation Engineering Limited

Calibration & Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No.:

C214363

證書編號

#### 6.2 Time Weighting

Continuous Signal 6.2.1

Commudus	Digital						
	UUT	Setting		Applie	d Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
50 - 130	$L_{AFP}$	A	F	94.00	1	94.0	Ref.
	$L_{ASP}$		S			94.0	± 0.1
	$L_{AIP}$		I			94.0	± 0.1

6.2.2 Tone Burst Signal (2 kHz)

	UUT	Setting		Applied Value		UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Burst	Reading	Type 1 Spec.
(dB)	(a)	Weighting	Weighting	(dB)	Duration	(dB)	(dB)
30 - 110	L <sub>AFP</sub>	A	F	106.0	Continuous	106.0	Ref.
	L <sub>AFMax</sub>				200 ms	105.1	$-1.0 \pm 1.0$
	L <sub>ASP</sub>		S		Continuous	106.0	Ref.
	L <sub>ASMax</sub>				500 ms	102.1	$-4.1 \pm 1.0$

#### Frequency Weighting 6.3

6.3.1 A-Weighting

	UUT Setting			Applied Value		UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
50 - 130	L <sub>AFP</sub>	Α	F	94.00	31.5 Hz	54.7	$-39.4 \pm 1.5$
					63 Hz	67.8	$-26.2 \pm 1.5$
					125 Hz	77.8	$-16.1 \pm 1.0$
					250 Hz	85.3	$-8.6 \pm 1.0$
					500 Hz	90.7	$-3.2 \pm 1.0$
					1 kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.0$
					4 kHz	95.0	$+1.0 \pm 1.0$
					8 kHz	92.8	-1.1 (+1.5; -3.0)
					12.5 kHz	89.7	-4.3 (+3.0 ; -6.0)

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory. 本證書所載校正用之測試器材均可溯源至國際標準。 局部複印本證書需先獲本實驗所書面批准。

 $Sun\ Creation\ Engineering\ Limited-Calibration\ \&\ Testing\ Laboratory$ c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓



#### Sun Creation Engineering Limited

Calibration & Testing Laboratory

## Certificate of Calibration

Certificate No.:

C214363

證書編號

6.3.2 C-Weighting

- Washing		Setting		Appl	ied Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	***	(dB)	(dB)
50 - 130	$L_{CFP}$	С	F	94.00	31.5 Hz	91.1	$-3.0 \pm 1.5$
					63 Hz	93.2	$-0.8 \pm 1.5$
					125 Hz	93.8	$-0.2 \pm 1.0$
			2		250 Hz	94.0	$0.0 \pm 1.0$
					500 Hz	94.0	$0.0 \pm 1.0$
					1 kHz	94.0	Ref.
					2 kHz	93.8	$-0.2 \pm 1.0$
					4 kHz	93.2	$-0.8 \pm 1.0$
					8 kHz	90.9	-3.0 (+1.5; -3.0)
					12.5 kHz	87.8	-6.2 (+3.0; -6.0)

6.4 Time Averaging

I IIII C AVI	nnic Averaging									
UUT Setting			Applied Value					UUT	IEC 60804	
Range	Parameter	Frequency	Integrating	Frequency	Burst	Burst	Burst	Equivalent	Reading	Type 1
(dB)		Weighting	Time	(kHz)	Duration	Duty	Level	Level	(dB)	Spec.
					(ms)	Factor	(dB)	(dB)		(dB)
30 - 110	L <sub>Aeq</sub>	Α	10 sec.	4	1	1/10	110.0	100	100.0	± 0.5
						1/10 <sup>2</sup>		90	90.2	± 0.5
			60 sec.			1/10 <sup>3</sup>		80	79.9	± 1.0
			5 min.			1/104		70	69.8	± 1.0

Remarks: - UUT Microphone Model No.: 4188 & S/N: 2658547

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value : 94 dB  $: 31.5 \text{ Hz} - 125 \text{ Hz} : \pm 0.35 \text{ dB}$ 

12.5 kHz :  $\pm$  0.70 dB

 $\begin{array}{lll} 104 \; dB: \; 1 \; kHz & : \; \pm \; 0.10 \; dB \; (Ref. \; 94 \; dB) \\ 114 \; dB: \; 1 \; kHz & : \; \pm \; 0.10 \; dB \; (Ref. \; 94 \; dB) \\ Burst \; equivalent \; level & : \; \pm \; 0.2 \; dB \; (Ref. \; 110 \; dB) \end{array}$ 

continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

#### Note:

Tel/電話: (852) 2927 2606

Only the original copy or the laboratory's certified true copy is valid.

Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing, Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓



#### Sun Creation Engineering Limited

Calibration & Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No.:

C210403

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC20-1324)

Date of Receipt / 收件日期: 19 January 2021

Description / 儀器名稱

Sound Level Meter (EQ067)

Manufacturer / 製造商

Rion NL-31

Model No. / 型號 Serial No. / 編號

00410221

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 温度 :

Relative Humidity / 相對濕度 :

 $(50 \pm 25)\%$ 

Line Voltage / 電壓

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

21 January 2021

#### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By

測試

K P Cheuk

Assistant Engineer

Certified By 核證

K C Lee Engineer Date of Issue 簽發日期

21 January 2021

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laborator

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓



#### **Sun Creation Engineering Limited**

Calibration & Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No.:

C210403

證書編號

The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm 1. up for over 10 minutes before the commencement of the test.

2. Self-calibration was performed before the test.

The results presented are the mean of 3 measurements at each calibration point. 3.

4. Test equipment:

Equipment ID CL280

CL281

Description

40 MHz Arbitrary Waveform Generator

Certificate No. C210084

CDK1806821 Multifunction Acoustic Calibrator

Test procedure: MA101N. 5.

6. Results:

Sound Pressure Level 6.1

6.1.1 Reference Sound Pressure Level

	UUT Setting			Applied Value		UUT	IEC 61672 Class 1
Range	Mode	Frequency	Time	Level	Freq.	Reading	Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 120	L <sub>A</sub>	A	Fast	94.00	1	94.0	± 1.1

6.1.2 Linearity

•	UI	JT Setting		Applied	Value	UUT
Range	Mode	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
30 - 120	$L_{A}$	A	Fast	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 61672 Class 1 Spec. :  $\pm$  0.6 dB per 10 dB step and  $\pm$  1.1 dB for overall different.

6.2 Time Weighting

	UUT Setting			Applied Value		UUT	IEC 61672 Class 1
Range	Mode	Frequency	Time	Level	Freq.	Reading	Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 120	$L_{A}$	A	Fast	94.00	1	94.0	Ref.
			Slow			93.9	± 0.3

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓



#### **Sun Creation Engineering Limited**

**Calibration & Testing Laboratory** 

## Certificate of Calibration 校正證書

Certificate No.: C210403

證書編號

Frequency Weighting

6.3.1 A-Weighting

	UUT Setting			Appl	ied Value	UUT	IEC 61672 Class 1
Range	Mode	Frequency	Time	Level	Freq.	Reading	Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 120	$L_{A}$	A	Fast	94.00	63 Hz	67.7	$-26.2 \pm 1.5$
					125 Hz	77.8	$-16.1 \pm 1.5$
					250 Hz	85.3	$-8.6 \pm 1.4$
					500 Hz	90.7	$-3.2 \pm 1.4$
					1 kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.6$
					4 kHz	95.1	$+1.0 \pm 1.6$
					8 kHz	93.0	-1.1 (+2.1; -3.1)
					12.5 kHz	90.1	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

	UUT Setting			Applied Value		UUT	IEC 61672 Class 1
Range	Mode	Frequency	Time	Level	Freq.	Reading	Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 120	$L_{C}$	С	Fast	94.00	63 Hz	93.1	$-0.8 \pm 1.5$
					125 Hz	93.8	$-0.2 \pm 1.5$
					250 Hz	93.9	$0.0 \pm 1.4$
					500 Hz	94.0	$0.0 \pm 1.4$
					1 kHz	94.0	Ref.
			· ·		2 kHz	93.9	$-0.2 \pm 1.6$
					4 kHz	93.3	$-0.8 \pm 1.6$
					8 kHz	91.1	-3.0 (+2.1; -3.1)
					12.5 kHz	88.3	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory. 本證書所載校正用之測試器材均可溯源至國際標準。 局部複印本證書需先獲本實驗所書面批准。



## Certificate of Calibration 校正證書

Certificate No.: C210403

證書編號

Remarks: - UUT Microphone Model No.: UC-53A & S/N: 322551

- Mfr's Spec. : IEC 61672 Class 1

: 63 Hz - 125 Hz :  $\pm$  0.35 dB - Uncertainties of Applied Value: 94 dB

> 250 Hz - 500 Hz :  $\pm$  0.30 dB  $\pm 0.20 \text{ dB}$ 1 kHz 2 kHz - 4 kHz :  $\pm 0.35 \text{ dB}$ 8 kHz  $\pm 0.45 \text{ dB}$

12.5 kHz  $\pm 0.70 \text{ dB}$ 

104 dB : 1 kHz  $\pm 0.10 \text{ dB (Ref. 94 dB)}$ 114 dB : 1 kHz  $\pm 0.10 \text{ dB (Ref. 94 dB)}$ 

- The uncertainties are for a confidence probability of not less than 95 %.

#### Note:

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



#### Sun Creation Engineering Limited

Calibration & Testing Laboratory

## Certificate of Calibration

Certificate No.:

C215419

證書編號

校正證書

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC21-1345)

Date of Receipt / 收件日期: 26 August 2021

Description / 儀器名稱

Sound Calibrator (EQ086)

Manufacturer / 製造商

Rion

Model No. / 型號 Serial No. / 編號

NC-74 34657230

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 温度 :

 $(23 \pm 2)^{\circ}$ C

Relative Humidity / 相對濕度 :

 $(50 \pm 25)\%$ 

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

10 September 2021

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By 測試

K P Cheuk Project Engineer

Certified By 核證

K C Lee Engineer Date of Issue

13 September 2021

簽發日期

Website/網址: www.suncreation.com

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606

Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Page 1 of 2



#### Sun Creation Engineering Limited

Calibration & Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No.:

C215419

證書編號

The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement 1. of the test.

2. The results presented are the mean of 3 measurements at each calibration point.

3. Test equipment:

Equipment ID

Description

Certificate No.

CL130

Universal Counter

C213954

CL281

Multifunction Acoustic Calibrator

AV210017

TST150A

Measuring Amplifier

C201309

4. Test procedure: MA100N.

5. Results:

Sound Level Accuracy

Sound Level Accuracy			
UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB. 1 kHz	94.1	± 0.3	± 0.2

Frequency Accuracy

requested a recurred			
UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.002	1 kHz ± 1 %	± 1

Remark: The uncertainties are for a confidence probability of not less than 95 %.

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laborator

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



#### Sun Creation Engineering Limited

**Calibration & Testing Laboratory** 

## Certificate of Calibration 校正證書

Certificate No.:

C210388

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC21-0122)

Date of Receipt / 收件日期: 19 January 2021

Description / 儀器名稱

Sound Calibrator (EQ089)

Manufacturer / 製造商

Rion

Model No. / 型號

NC-75 34680623

Serial No./編號 Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 :

 $(23 \pm 2)^{\circ}$ C

Relative Humidity / 相對濕度 :

 $(50 \pm 25)\%$ 

Line Voltage / 電壓

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

20 January 2021

#### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By 測試

K P Cheuk

Assistant Engineer

Certified By

K C Lee

Date of Issue 簽發日期

20 January 2021

核證 Engineer

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory 本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

## Certificate of Calibration 校正證書

Certificate No.: C210388

證書編號

The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement 1. of the test.

2. The results presented are the mean of 3 measurements at each calibration point.

3. Test equipment:

> Equipment ID CL130 CL281 TST150A

Description Universal Counter Multifunction Acoustic Calibrator Measuring Amplifier

Certificate No. C203952 CDK1806821 C201309

4. Test procedure: MA100N.

5. Results:

Sound Level Accuracy 5.1

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	94.0	± 0.25	± 0.2

Frequency Accuracy

1 requestion 1 recurred			
<b>UUT Nominal Value</b>	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.000 0	1 kHz ± 0.1 %	± 0.1

Remark: The uncertainties are for a confidence probability of not less than 95 %.

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

Website/網址: www.suncreation.com

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

#### Annex E2


## Noise Monitoring Results

Table E2.1 Measured Noise Levels (dB(A)) at NM1 during Normal Working Hours (0700-1900 hours; Normal Weekdays)

Start Time	Finish Time	Weather	L <sub>10</sub> (30min)	L90 (30min)	Leq (30min)
14:33	15:03	Sunny	53.5	48.0	52.5
15:08	15:38	Sunny	50.5	46.1	49.0
14:40	15:10	Sunny	52.5	46.3	50.6
14:49	15:19	Sunny	54.9	50.1	53.4
				Average	51.4
				Min	1 49.0
				Max	x 53.4
	15:08 14:40	15:08 15:38 14:40 15:10	15:08 15:38 Sunny 14:40 15:10 Sunny	15:08 15:38 Sunny 50.5 14:40 15:10 Sunny 52.5	15:08 15:38 Sunny 50.5 46.1 14:40 15:10 Sunny 52.5 46.3 14:49 15:19 Sunny 54.9 50.1 Average

Correction of +3 dB(A) was made for free field measurements.

Figure E2.1 Graphical Presentation for Noise Monitoring at NM1



#### Annex E3

# Event and Action Plan for Noise Monitoring

Annex E3 Event and Action Plan for Construction and Operational Noise Monitoring

Event	Action						
	ET	IEC	Contractor				
Action Level	<ul> <li>Identify the source(s) and investigate the cause(s) of exceedance and complaint</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure remedial measures are properly implemented</li> <li>Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET</li> <li>Discuss with ET and Contractor on proposed remedial measures</li> <li>Review proposals on remedial measures</li> <li>Audit the implementation of the remedial measures</li> <li>Audit the effectiveness of the implemented remedial measures</li> </ul>	<ul> <li>Submit proposals for remedial measures to IEC</li> <li>Implement the agreed proposals</li> </ul>				
Limit Level	<ul> <li>Identify the source(s) and investigate the cause(s) of exceedance and complaint</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC, Project Proponent and EPD whether the cause of exceedance is due to the Project</li> <li>Analyse the operation of SENTX and investigate the causes of exceedance</li> <li>Provide interim report to Contractor, IEC, Project Proponent and EPD the causes of the exceedances</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure remedial measures are properly implemented</li> <li>Report the remedial measures implemented and the additional monitoring results to Contactor, IEC, Project Proponent and EPD</li> <li>Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET</li> <li>Discuss with ET and Contractor on proposed remedial measures</li> <li>Review proposals on remedial measures</li> <li>Audit the implementation of the remedial measures</li> <li>Audit the effectiveness of the implemented remedial measures</li> </ul>	<ul> <li>Take immediate measures to avoid further exceedance</li> <li>Submit proposals for remedial measures to IEC within 3 working days of notification</li> <li>Implement the agreed proposals</li> <li>Resubmit proposals if problem still not under control</li> <li>Stop the relevant activity of works as determined by the Project Proponent until the exceedance is abated</li> </ul>				

#### Annex F

## Surface Water Quality

#### Annex F1

Calibration Certificates for Surface Water Quality Monitoring Equipment



#### ALS Technichem (HK) Pty Ltd

HK2136941

11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street, Kwai Chung N.T., Hong Kong

T: +852 2610 1044 | F: +852 2610 2021

# REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: MR BEN TAM

CLIENT: ACTION UNITED ENVIRONMENT SERVICES AND

CONSULTING

ADDRESS: RM A 20/F., GOLD KING IND BLDG,

NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG SUB-BATCH: 0

WORK ORDER:

LABORATORY: HONG KONG
DATE RECEIVED: 09-Sep-2021

DATE OF ISSUE: 15-Sep-2021

#### SPECIFIC COMMENTS

Equipment information (Brand name, Model No., Serial No. and Equipment No.) is provided by client.

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principle as practised by the laboratory or quoted from relevant international standards.

The validity of equipment/ meter performance only applies to the result(s) stated in the report.

Equipment Type: Multifunctional Meter Service Nature: Performance Check

Scope: Conductivity, Dissolved Oxygen, pH Value, Turbidity, Salinity and Temperature

Brand Name/ Model No.: [YSI]/ [Professional DSS]

Serial No./ Equipment No.: [20J101862/15H103928]/ [EQW018]

Date of Calibration: 14-September-2021

#### **GENERAL COMMENTS**

This is the Final Report and supersedes any preliminary report with this batch number.

Ms. Lin Wai Yu, Iris

Assistant Manager - Inorganic

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

WORK ORDER: HK2136941

SUB-BATCH: 0

DATE OF ISSUE: 15-Sep-2021

CLIENT: ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING

Equipment Type: Multifunctional Meter

Brand Name/ Model No.:

[YSI]/ [Professional DSS]

Serial No./ Equipment No.:

[20J101862/15H103928]/[EQW018]

Date of Calibration: 14-September-2021 Date of Next Calibration: 14-December-2021

PARAMETERS:

Conductivity Method Ref: APHA (21st edition), 2510B

Expected Reading (µS/cm)	Displayed Reading (µS/cm)	Tolerance (%)
146.9	153.8	+4.7
6667	6903	+3.5
12890	13790	+7.0
58670	61979	+5.6
	Tolerance Limit (%)	±10.0

Dissolved Oxygen

Method Ref: APHA (21st edition), 45000: G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
3.76	3.62	-0.14
5.31	5.36	+0.05
7.66	7.74	+0.08
	Tolerance Limit (mg/L)	±0.20

pH Value Method Ref: APHA (21st edition), 4500H: B

Expected Reading (pH unit)	Displayed Reading (pH unit)	Tolerance (pH unit)
4.0	3.92	-0.08
7.0	6.96	-0.04
10.0	9.98	-0.02
	Tolerance Limit (pH unit)	±0.20

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Lin Wai Yu, Iris

Assistant Manager - Inorganic

WORK ORDER: HK2136941

SUB-BATCH: 0

DATE OF ISSUE: 15-Sep-2021

CLIENT: ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING

Equipment Type: Multifunctional Meter

Brand Name/ Model No.:

[YSI]/ [Professional DSS]

Serial No./ Equipment No.:

[20J101862/15H103928]/[EQW018]

Date of Calibration: 14-September-2021 Date of Next Calibration: 14-December-2021

PARAMETERS:

Turbidity Method Ref: APHA (21st edition), 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.78	
4	4.09	+2.3
40	39.37	-1.6
80	78.96	-1.3
400	394.01	-1.5
800	787.92	-1.5
	Tolerance Limit (%)	±10.0

Salinity Method Ref: APHA (21st edition), 2520B

Expected Reading (ppt)	Displayed Reading (ppt)	Tolerance (%)	
0	0.00		
10	10.06	+0.6	
20	20.24	+1.2	
30	29.53	-1.6	
	Tolerance Limit (%)	±10.0	

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Lin Wai Yu, Iris

Assistant Manager - Inorganic

WORK ORDER: HK2136941

SUB-BATCH: C

DATE OF ISSUE: 15-Sep-2021

CLIENT: ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING

Equipment Type: Multifunctional Meter

Brand Name/ Model No.:

[YSI]/ [Professional DSS]

Serial No./ Equipment No.:

[20J101862/15H103928]/[EQW018]

Date of Calibration: 14-September-2021 Date of Next Calibration: 14-December-2021

PARAMETERS:

Temperature Method Ref: Section 6 of International Accreditation New Zealand Technical

Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
10.5	10.5	
21.0	21.4	+0.4
39.5	39.3	-0.2
	Tolerance Limit (°C)	±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless

of equipment precision or significant figures.

/ V · 3

Ms. Lin Wai Yu, Iris

Assistant Manager - Inorganic

# Surface Water Quality Monitoring Results

Table F2.1 Surface Water Quality Monitoring Results at DP4T (During Construction Phase)

Date	Time	Weather	Water	Water	Water	Dissolved	pН	Suspended	Remarks
		Condition	Appearance	Condition	Temperature	Oxygen (DO)		Solids (SS)	
					(oC)	(mg/L)		(mg/L)	
4 Nov 21	14:18	Sunny	Unable to coll	ect water samp	ole due to insuffi	cient flow			
11 Nov 21	14:18	Sunny	Light yellow	Semi clear	19.7	9.19	8.32	8.6	-
11 Nov 21	14:38	Sunny	Light yellow	Semi clear	19.3	9.21	7.96	8.7	DP4T (Duplicate)
18 Nov 21	15:20	Sunny	Unable to coll	ect water samp	ole due to insuffi	cient flow			
					Average	9.20	8.14	8.7	-
					Min	9.19	7.96	8.6	-
					Max	9.21	8.32	8.7	-

Notes: DP4 was temporary relocated to DP4 (Future, temporary) (i.e. DP4T) as an interim discharge point from the monitoring event on 16 May 2019.

Table F2.2 Surface Water Quality Monitoring Results at DP4T (During Operation Phase)

Date	Time	Weather Condition	Water Appearance	Water Condition	Water Temperature (oC)	Ammoniacal- nitrogen (mg/L)	COD	Suspended Solids (SS) (mg/L)	Remarks
25 Nov 21	15:33	Sunny	Unable to collect water sample due to insufficient flow						
					Average	-	-	-	-
					Min	. <b>-</b>	-	-	-
					Max	: <b>-</b>	-	-	-

ENVIRONMENTAL RESOURCES MANAGEMENT

GREEN VALLEY LANDFILL LTD.

Table F2.3 Surface Water Quality Monitoring Results at DP6 (During Construction Phase)

Date	Time	Weather Condition	Water Appearance	Water Condition	Water Temperature (oC)	Dissolved Oxygen (DO) (mg/L)	pН	Suspended Solids (SS) (mg/L)	Remarks
4 Nov 21	14:00	Sunny		Unable to	collect water sam	nple due to insuffi	cient flow	( 0 /	-
11 Nov 21	14:10	Sunny		Unable to collect water sample due to insufficient flow					-
18 Nov 21	15:16	Sunny		Unable to	collect water san	rple due to insuffi	cient flow		-
					Average	· -	-	-	-
					Mir	1 -	-	-	-
					Max	<b>.</b> -	-	-	-

Table F2.4 Surface Water Quality Monitoring Results at DP6 (During Operation Phase)

Date	Time	Weather	Water	Water	Water	Ammoniacal-	COD	Suspended	Remarks
		Condition	Appearance	Condition	Temperature	nitrogen (mg/L)		Solids (SS)	
					(oC)			(mg/L)	
25 Nov 21	15:17	Sunny		Unable to	collect water san	nple due to insuffic	cient flow		-
_					Average	2 -	-	-	-
					Mir	1 <i>-</i>	-	-	-
					Max	<b>6</b> -	-	-	-

Figure F2.1 Graphical Presentation for Surface Water Quality Monitoring (DO) (During Construction Phase)





Figure F2.2 Graphical Presentation for Surface Water Quality Monitoring (pH) (During Construction Phase)



Figure F2.3 Graphical Presentation for Surface Water Quality Monitoring (SS) (During Construction Phase)



Event and Action Plan for Surface Water Quality Monitoring

Annex F3a Event and Action Plan for Surface Water Quality During Construction Phase

Event	Action									
	ET	IEC	Contractor							
Action Level being exceeded by one sampling day	<ul> <li>Repeat <i>in situ</i> measurement to confirm findings</li> <li>Identify the source(s) and investigate the cause(s) of exceedance</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project</li> <li>Repeat measurement on the next day of exceedance if exceedance is due to the Project</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> </ul>	<ul> <li>Rectify any unacceptable practice</li> <li>Amend working methods if appropriate</li> </ul>							
Action Level being exceeded by two consecutive sampling days	<ul> <li>Repeat <i>in situ</i> measurement to confirm findings</li> <li>Identify the source(s) and investigate the cause(s) of exceedance</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure remedial measures are properly implemented</li> <li>Increase the monitoring frequency to daily if exceedance is due to the Project and continue until no exceedance of Action Level</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> <li>Discuss with ET Leader and Contractor on proposed remedial measures</li> <li>Review proposals on remedial measures</li> <li>Audit the implementation of the remedial measures</li> <li>Audit the effectiveness of the implemented remedial measures</li> </ul>	<ul> <li>Submit proposals for remedial measures to IEC</li> <li>Implement the agreed proposals</li> <li>Amend proposal if appropriate</li> </ul>							

Event	Action								
	ET	IEC	Contractor						
Limit Level being exceeded by two consecutive sampling days	<ul> <li>Repeat <i>in situ</i> measurement to confirm findings</li> <li>Identify source(s) of impact and cause(s) of exceedance</li> <li>Prepare the Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure remedial measures are properly implemented</li> <li>Increase the monitoring frequency to daily if exceedance is due to the Project until no exceedance of Limit Level</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> <li>Discuss with ET and Contractor on proposed remedial measures</li> <li>Review proposals on remedial measures</li> <li>Audit the implementation of the remedial measures</li> <li>Audit the effectiveness of the implemented remedial measures</li> </ul>	<ul> <li>Critically review the working methods</li> <li>Rectify unacceptable practice</li> <li>Check all plant and equipment</li> <li>Consider changes of working methods</li> <li>Discuss with the ET and IEC and propose mitigation measures to the IEC</li> <li>Implement the agreed mitigation measures</li> </ul>						
Limit Level being exceeded by more than two consecutive sampling days	<ul> <li>Repeat <i>in situ</i> measurement to confirm findings</li> <li>Identify source(s) of impact and cause(s) of exceedance</li> <li>Prepare the Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure mitigation measures are implemented</li> <li>Increase the monitoring frequency to daily if exceedance is due to the Project until no exceedance of Limit Level for two consecutive days</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> <li>Discuss with ET and Contractor on proposed remedial measures</li> <li>Review proposals on remedial measures</li> <li>Audit the implementation of the remedial measures</li> <li>Audit the effectiveness of the implemented remedial measures</li> </ul>	<ul> <li>Critically review the working methods</li> <li>Rectify unacceptable practice</li> <li>Check all plant and equipment</li> <li>Consider changes of working methods</li> <li>Discuss with the ET and IEC and propose mitigation measures</li> <li>Implement the agreed mitigation measure</li> <li>As directed by the Project Proponent, slow down or stop all or part of the construction activities</li> </ul>						

ENVIRONMENTAL RESOURCES MANAGEMENT

GREEN VALLEY LANDFILL LTD.

Annex F3b Event and Action Plan for Water Quality Monitoring During Operation/Restoration Phase

Event	Action						
	ET	IEC	Contractor				
Exceedance of Limit Level for surface water monitoring	<ul> <li>Identify source(s) of impact and investigate the cause(s) of exceedance</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure remedial measures are properly implemented</li> <li>Repeat measurement to confirm finding if exceedance is due to the Project</li> <li>Increase monitoring frequency to weekly if exceedance is due to the Project until no exceedance of Limit Level</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> <li>Discuss with ET and Contractor on proposed remedial measures</li> <li>Review proposals on remedial measures</li> <li>Audit the implementation of the remedial measures</li> <li>Audit the effectiveness of the implemented remedial measures</li> </ul>	<ul> <li>Take immediate action to avoid further exceedance</li> <li>Submit proposals for remedial measures to IEC</li> <li>Implement the agreed proposals</li> <li>Amend proposal if appropriate</li> </ul>				
Exceedance of Limit Level for leachate level	<ul> <li>Investigate the cause(s) of exceedance</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure remedial measures are properly implemented</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check with Contractor on the operating activities and performance of the leachate collection system</li> <li>Discuss with ET and Contractor on proposed remedial measures</li> <li>Review proposals on remedial measures</li> <li>Audit the implementation of the remedial measures</li> <li>Audit the effectiveness of the implemented remedial measures</li> </ul>	<ul> <li>Check the performance of the leachate collection system</li> <li>Rectify any unacceptable practice;</li> <li>Amend leachate collection design if required</li> <li>Implement amended leachate collection system, if necessary</li> </ul>				

ENVIRONMENTAL RESOURCES MANAGEMENT

GREEN VALLEY LANDFILL LTD.

Event	Action					
	ET	IEC	Contractor			
Exceedance of Limit Level of effluent discharge from LTP	<ul> <li>Investigate the cause(s) of exceedance</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure remedial measures are properly implemented</li> <li>Repeat measurement to confirm finding if exceedance is due to the Project</li> <li>Increase monitoring frequency to weekly until no exceedance of Limit Level</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check with Contractor on the operation performance of the LTP</li> <li>Discuss with ET and Contractor on proposed remedial measures</li> <li>Review proposals on remedial measures</li> <li>Audit the implementation of the remedial measures</li> <li>Audit the effectiveness of the implemented remedial measures</li> </ul>	<ul> <li>Rectify any unacceptable practice;</li> <li>Carry out remedial measures or amend design as required</li> <li>Implement amended design, if necessary</li> </ul>			

Calibration Certificates for Effluent Quality Monitoring Equipment



#### ALS Technichem (HK) Pty Ltd

11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street, Kwai Chung N.T., Hong Kong T: +852 2610 1044 | F: +852 2610 2021

# REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: MR IVAN LEUNG WORK ORDER: HK2142558

CLIENT: ALS TECHNICHEM (HK) PTY LTD

ADDRESS: 11/F., CHUNG SHUN KNITTING CENTRE, SUB-BATCH: 0

1-3 WING YIP STREET, KWAI CHUNG, N.T. LABORATORY: HONG KONG

DATE RECEIVED: 20-Oct-2021
DATE OF ISSUE: 27-Oct-2021

#### **SPECIFIC COMMENTS**

Equipment information (Brand name, Model No., Serial No. and Equipment No.) is provided by client.

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principle as practised by the laboratory or quoted from relevant international standards.

The validity of equipment/ meter performance only applies to the result(s) stated in the report.

Equipment Type: Multifunctional Meter Service Nature: Performance Check

Scope: Conductivity, Dissolved Oxygen, pH Value, Redox Potential and Temperature

Brand Name/ Model No.: [LUTRON]/ [WA-2017SD]
Serial No./ Equipment No.: [T.016811]/ [HK2009]
Date of Calibration: 26-October-2021

#### **GENERAL COMMENTS**

This is the Final Report and supersedes any preliminary report with this batch number.

Mr Chan Siu Ming, Vico Manager - Inorganic

ha Sti

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

WORK ORDER: HK2142558

SUB-BATCH: 0

DATE OF ISSUE: 27-Oct-2021

CLIENT: ALS TECHNICHEM (HK) PTY LTD

Equipment Type: Multifunctional Meter

Brand Name/ Model No.:

[LUTRON]/ [WA-2017SD]

Serial No./

[T.016811]/ [HK2009]

Equipment No.:

Date of Calibration: 26-October-2021 Date of Next Calibration: 26-January-2022

PARAMETERS:

Conductivity Method Ref: APHA (21st edition), 2510B

Expected Reading (µS/cm)	Displayed Reading (μS/cm)	Tolerance (%)
146.9	142.6	-2.9
6667	6430	-3.6
12890	12940	+0.4
58670	57000	-2.8
	Tolerance Limit (%)	±10.0

Dissolved Oxygen

Method Ref: APHA (21st edition), 45000: G

Expected Reading (mg/L)	ected Reading (mg/L) Displayed Reading (mg/L)	
3.83	4.0	+0.17
5.24	5.1	-0.14
7.88	7.88 8.0	
	Tolerance Limit (mg/L)	±0.20

pH Value Method Ref: APHA (21st edition), 4500H: B

Expected Reading (pH unit)	Displayed Reading (pH unit)	Tolerance (pH unit)
4.0	4.08	+0.08
7.0	6.98	-0.02
10.0	9.94	-0.06
	Tolerance Limit (pH unit)	±0.20

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Mr Chan Siu Ming, Vico Manager - Inorganic

Ma Si

WORK ORDER: HK2142558

SUB-BATCH: 0

DATE OF ISSUE: 27-Oct-2021

CLIENT: ALS TECHNICHEM (HK) PTY LTD

Equipment Type: Brand Name/

Multifunctional Meter

Model No.:

[LUTRON]/ [WA-2017SD]

Serial No./ Equipment No.:

[T.016811]/ [HK2009]

Date of Calibration:

26-October-2021 Date of Next Calibration:

26-January-2022

PARAMETERS:

Redox Potential Method Ref: APHA (21st edition), 2580B

Method Ref: Orion Research Instruction Manual and the Laboratory Manual

the Environmental of Water, Wastewater and Soil (2nd edition), Rump & Krist (1992)

Expected Reading (mV)	Displayed Reading (mV)	Difference of A and B (mV)
Solution A (~234mV)	232	
Solution B (~300mV)	303	+71.0
	Tolerance Limit (mV)	>66

Temperature

Method Ref: Section 6 of International Accreditation New Zealand Technical

Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
11.0	10.8	-0.2
22.0	21.3	-0.7
40.5	39.2	-1.3
	Tolerance Limit (°C)	±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

or equipment precision of significant figures.

Mr Chan Siu Ming, Vico Manager - Inorganic

Ma Ship

# Leachate Levels Monitoring Results

Table F5.1 Leachate Levels Monitoring Results

Date	Meter No.X1 (cm)	Meter No.X2 (cm)	Average (cm)				
Pump Station No. 1X	Pump Station No. 1X (Cell 1X)						
21 Nov 21	79	99	89				
22 Nov 21	79	99	89				
23 Nov 21	79	99	89				
24 Nov 21	79	99	89				
25 Nov 21	44	64	54				
26 Nov 21	46	66	56				
27 Nov 21	50	70	60				
28 Nov 21	50	70	60				
29 Nov 21	50	70	60				
30 Nov 21	50	70	60				
Average	: 61	81	71				
Min	1 44	64	54				
Max	79	99	89				

# Effluent Quality Monitoring Results

Table F6.1 Effluent Monitoring Results

_		21 Nov 2021	22 Nov 2021	23 Nov 2021	24 Nov 2021	25 Nov 2021	26 Nov 2021	27 Nov 2021	28 Nov 2021	29 Nov 2021	30 Nov 2021
On-site Measurements											
Temperature	°C	28.9	20.5	18.6	21.5	24.5	24.5	27.5	28.6	28.9	26.0
pH Value	pH Unit	8.4	8.4	8.5	8.4	8.4	8.4	8.5	8.4	8.4	8.3
Volume Discharged	$m^3$	987	301	910	1462	1264	1207	1332	900	486	961
Laboratory Analysis		•									
Suspended Solids (SS)	mg/L	29.3	35.2	33.3	28.4	24.0	25.3	20.4	26.8	24.3	23.3
Alkalinity	mg/L	2060	2140	2130	2140	2120	2130	2130	2120	2100	2160
Ammoniacal-nitrogen	mg/L	0.33	0.49	0.3	0.3	0.28	0.36	0.31	0.33	0.32	0.84
Chloride	mg/L	1860	1820	2160	2230	2150	2210	2210	2220	2230	2160
Nitrite-nitrogen	mg/L	< 0.10	0.38	0.04	0.15	0.05	< 0.10	0.14	0.15	0.29	0.63
Phosphate	mg/L	9.36	9.8	10.1	9.52	9.2	9.6	9.66	9.38	9.67	10.3
Sulphate	mg/L	63	64	70	64	63	61	64	64	58	65
Total Nitrogen	mg/L	115	110	95.7	90.4	98	109	112	113	112	102
Nitrate-nitrogen	mg/L	68.5	65.8	50.5	46.4	53.3	64.6	66.8	67.8	69.6	54.6
Biochemical Oxygen											
Demand (BOD)	mg/L	10	13	12	11	14	10	12	8	6	7
Chemical Oxygen											
Demand (COD)	mg/L	904	888	888	970	921	929	937	1620	1090	1030
Oil & Grease	mg/L	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
Total Organic Carbon											
(TOC)	mg/L	324	332	345	362	368	422	358	346	381	392
Boron	μg/L	5130	5280	5450	5070	4900	5140	5260	5440	5500	5290
Calcium	mg/L	15.4	15.4	16	15.3	16.6	16.1	15.4	15.9	15.5	16.1
Iron	mg/L	1.28	1.36	1.53	1.56	1.47	1.37	1.32	1.43	1.32	1.45
Magnesium	mg/L	12.1	12.4	13.3	13	13.8	13.4	13	13.5	13.4	13.3
Potassium	mg/L	1070	1050	844	864	827	856	846	853	892	910
Cadmium	μg/L	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0
Chromium	μg/L	120	123	123	132	128	128	123	124	122	134
Copper	μg/L	<10	<10	<10	<10	<10	<10	11	<10	<10	<10
Nickel	μg/L	116	116	112	117	113	116	112	111	110	115
Zinc	μg/L	70	70	70	70	70	60	60	60	60	60

### Annex G

Cumulative Statistics on Exceedances, Environmental Complaints, Notification of Summons and Status of Prosecutions

 Table G1
 Cumulative Statistics on Exceedances

		Total No. recorded in this reporting period	Total No. recorded since project commencement
Air Quality (24-hr TSP)	Action	0	0
	Limit	0	0
Noise	Action	0	0
	Limit	0	0
Surface Water Quality	Action	0	0
	Limit	0	57

Table G2 Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

Reporting Period	Cumulative Statistics				
	Complaints	Notifications of Summons	Prosecutions		
This Reporting Period (1 – 30 Nov 2021)	0	0	0		
Total no. received since project commencement	1	0	0		

# Annex H

# Monitoring Schedule for the Next Reporting Period

# South East New Territories (SENT) Landfill Extension EM&A Impact Monitoring Schedule during Operation/ Restoration Phase

December 2021

Sun	Mon	Tue	Wed	Thu	Fri	Sat
			1	2	3	4
			Odour Monitoring	Odour Monitoring	Odour Monitoring	Odour Monitoring
			Leachate Monitoring	Leachate Monitoring	Leachate Monitoring	Leachate Monitoring
			Dust Monitoring	Noise Monitoring		
5	6	7	8	9	10	11
Odour Monitoring	Odour Monitoring	Odour Monitoring	Odour Monitoring	Odour Monitoring	Odour Monitoring	Odour Monitoring
Leachate Monitoring	Leachate Monitoring	Leachate Monitoring	Leachate Monitoring	Leachate Monitoring	Leachate Monitoring	Leachate Monitoring
		Dust Monitoring	Groundwater Monitoring	Noise Monitoring		
		Groundwater Monitoring				
12	13	14	15	16	17	18
Odour Monitoring	Odour Monitoring	Odour Monitoring	Odour Monitoring	Odour Monitoring	Odour Monitoring	Odour Monitoring
Leachate Monitoring	Leachate Monitoring	Leachate Monitoring	Leachate Monitoring	Leachate Monitoring	Leachate Monitoring	Leachate Monitoring
	Dust Monitoring	Noise Monitoring		Service Void LFG Monitoring	Stack Monitoring	
		Perimeter LFG Monitoring				
19	20	21	22	23	24	25
Odour Monitoring	Odour Monitoring	Leachate Monitoring	Leachate Monitoring	Leachate Monitoring	Leachate Monitoring	Leachate Monitoring
Leachate Monitoring	Leachate Monitoring		Noise Monitoring			Dust Monitoring
Dust Monitoring	Stack Monitoring					
26	27	28	29	30	31	
Leachate Monitoring	Leachate Monitoring	Leachate Monitoring	Leachate Monitoring	Leachate Monitoring	Leachate Monitoring	
		Odour Monitoring			Dust Monitoring	
		Noise Monitoring				
		Surface Water Monitoring				