



翠谷工程有限公司 Green Valley Landfill, Limited

South East New Territories (SENT) Landfill Extension

Quarterly Environmental Monitoring & Audit Report No.14

September 2022

ERM

2509, 25/F One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong T: 2271 3000 F: 3015 8052 www.erm.com





South East New Territories (SENT) Landfill Extension

Environmental Certification Sheet EP-308/2008/B and FEP-01/308/2008/B

Reference Document/Plan

Document/Plan to be Certified/Verified: 14 for South East New Territo Extension	ories (SENT) Landfill
Date of Report:9 September 2022	

Reference EM&A Manual Requirement

EM&A Manual:

Section 11.4

The quarterly EM&A summary report shall be prepared by the ET, certified by the ET Leader and verified by the IEC. The quarterly EM&A summary report should contain all information listed under Section 11.4 of the approved EM&A Manual.

ET Certification

I hereby certify that the above referenced document/plan complies with the above referenced EM&A Manual requirement.

Frank Wan, Environmental Team Leader: (ERM Hong-Kong, Limited)

Wardenty.

Date: 9 September 2022

IEC Verification

I hereby verify that the above referenced document/plan complies with the above referenced EM&A Manual requirement.

Claudine Lee, Independent Environmental Checker: Plane.

Date: 14 September 2022

(Meinhardt Infrastructure and Environment Limited)

South East New Territories (SENT) Landfill Extension

Quarterly Environmental Monitoring & Audit Report No.14

Environmental Resources Management

2509, 25/F, One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong Telephone: (852) 2271 3000 Facsimile: (852) 3015 8052 E-mail: post.hk@erm.com http://www.erm.com

Client:		Projec	t No:			
Green Valley Landfill Ltd.			0465169			
Summary:		Date:	ptember	2022		
			ved by:			
This document presents the Quarterly EM&A Report No.14 for South East New Territories (SENT) Landfill Extension		Wardenty.				
		Frank Wan Partner				
0	Quarterly EM&A Report No.14	AL	FW	FW	9 Sep 22	
Revision	Description	Ву	Checked	Approved	Date	
of 'ERM Hor	has been prepared by Environmental Resources Management the trading name ng-Kong, Limited', with all reasonable skill, care and diligence within the terms act with the client, incorporating our General Terms and Conditions of Business	Distribution				
	ccount of the resources devoted to it by agreement with the client.		Internal			
We disclaim scope of the	any responsibility to the client and others in respect of any matters outside the above.	\boxtimes	Public			
This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies on the report at their own risk.			Confide	ntial	-	
			ISO 900 Qualit Mana	gement de	0 5001 cupational alth and Safety snagement	



EXECUTIVE	SUMMARY	1
1	INTRODUCTION	1
1.1	BACKGROUND	1
1.2	PROJECT DESCRIPTION	1
1.3	SCOPE OF THE EM&A REPORT	2
1.4	PROJECT ORGANISATION	2
1.5	SUMMARY OF CONSTRUCTION WORKS	3
1.6	SUMMARY OF EM&A PROGRAMME REQUIREMENTS	5
1.7	STATUS OF STATUTORY ENVIRONMENTAL COMPLIANCE WITH THE	
	Environmental Permit	6
1.8	STATUS OF OTHER STATUTORY ENVIRONMENTAL REQUIREMENTS	7
2	EM&A RESULTS	8
2.1	AIR QUALITY MONITORING	8
2.2	NOISE MONITORING	8
2.3	WATER QUALITY MONITORING	10
2.4	LANDFILL GAS MONITORING	20
2.5	LANDSCAPE AND VISUAL MONITORING	26
2.6	EM&A SITE INSPECTION	27
2.7	WASTE MANAGEMENT STATUS	31
2.8	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	32
2.9	SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMAN	CE
	LIMIT	32
2.10	SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL	
	PROSECUTIONS	33
3	CONCLUSION AND RECOMMENDATION	34

```
ANNEXES
```

ANNEX A	WORK PROGRAMME
ANNEX B	ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE
Annex C	MONITORING SCHEDULE FOR THIS REPORTING PERIOD
Annex D	Air Quality
ANNEX D1	24-HOUR TSP MONITORING RESULTS
ANNEX D2	EVENT AND ACTION PLAN FOR AIR QUALITY MONITORING
ANNEX D3	METEOROLOGICAL DATA
ANNEX D4	Odour Monitoring Results
ANNEX D5	THERMAL OXIDIZER, LANDFILL GAS FLARE AND LANDFILL GAS
GENERATO	R STACK EMISSION MONITORING RESULTS
ANNEX D6	Ambient VOCs, Ammonia and H2S Monitoring Results
Annex E	Noise
ANNEX E1	NOISE MONITORING RESULTS
ANNEX E2	Event and Action Plan for Noise Monitoring
Annex F	WATER QUALITY
ANNEX F1	SURFACE WATER QUALITY MONITORING RESULTS
ANNEX F2	EVENT AND ACTION PLAN FOR WATER QUALITY MONITORING
ANNEX F3	LEACHATE LEVELS MONITORING RESULTS
ANNEX F4	EFFLUENT QUALITY MONITORING RESULTS
ANNEX F5	GROUNDWATER MONITORING RESULTS
ANNEX F6	INVESTIGATION REPORTS OF ENVIRONMENTAL QUALITY LIMIT
Exceedan	CE
Annex G	LANDFILL GAS
ANNEX G1	LANDFILL GAS MONITORING LOCATIONS FOR SERVICE VOIDS,

UTILITIES AND MANHOLES ALONG THE SITE BOUNDARY AND WITHIN THE SENTX SITE

ANNEX G2 LANDFILL GAS MONITORING RESULTS

ANNEX G3 EVENT AND ACTION PLAN FOR LANDFILL GAS MONITORING

ANNEX G4 INVESTIGATION REPORTS OF ENVIRONMENTAL QUALITY LIMIT EXCEEDANCE

ANNEX H CUMULATIVE STATISTICS ON EXCEEDANCES, ENVIRONMENTAL COMPLAINTS, NOTIFICATION OF SUMMONS AND STATUS OF PROSECUTIONS

EXECUTIVE SUMMARY

The SENT Landfill Extension (SENTX) forms an integral part in the Strategic Plan in maintaining the continuity of landfill capacity in the Hong Kong for the cost-effective and environmentally satisfactory disposal of waste. ERM-Hong Kong, Limited (ERM) is commissioned to undertake the role of Environmental Team (ET) for the construction, operation/restoration and aftercare of SENTX Project ("the Project") in accordance with the requirements specified in the Environmental Permit (EP), updated Environmental Monitoring and Audit (EM&A) Manual, the approved Environmental Impact Assessment (EIA) Report of the Project taking account of the latest design and other relevant statutory requirements. The construction (not including works related to site clearance and preparation) of the Project commenced on 2 January 2019.

This Quarterly EM&A report presents the EM&A works carried out during the period from 1 April to 30 June 2022 for the Project in accordance with the updated EM&A Manual.

Exceedance of Action and Limit Levels for Air Quality

No exceedance of Action and Limit Levels for operation/ restoration phase air quality monitoring was recorded in the reporting period.

Exceedance of Action and Limit Levels for Noise

No exceedance of Action and Limit Levels for operation/ restoration phase noise monitoring was recorded in the reporting period.

Exceedance of Action and Limit Levels for Water Quality

Three exceedances of the Limit Level for groundwater (Chemical Oxygen Demand (COD)) and two exceedances of the Limit Level for surface water (suspended solid (SS)) were recorded for water quality impact monitoring in the reporting period. The groundwater (COD) exceedances at MWX-4, MWX5 and MWX6 on 11 April 2022 were considered non Project-related upon further investigation. The SS exceedances at DP4 on 25 May 2022 and 30 June 2022 were found deemed to Project-related activities. Weekly surface water quality monitoring (SS) shall be continued at DP4 in the next reporting period until no exceedance of Limit Level.

Exceedance of Action and Limit Levels for Landfill Gas

One exceedance of the Limit Level for methane was recorded for perimeter landfill gas monitoring in the reporting period. The methane exceedance at LFG6 on 17 May 2022 was considered non Project-related upon further investigation.

Environmental Complaints, Summons and Prosecutions

There were no complaints, notification of summons or prosecution recorded in the reporting period.

Reporting Change

There was no reporting change in the reporting period.

1 INTRODUCTION

1.1 BACKGROUND

The SENT Landfill Extension (SENTX) forms an integral part in the Strategic Plan in maintaining the continuity of landfill capacity in the Hong Kong for the cost-effective and environmentally satisfactory disposal of waste. The *Environmental Impact Assessment (EIA) Report* and the associated *Environmental Monitoring and Audit (EM&A) Manual* for the construction, operation, restoration and aftercare of the SENTX (hereafter referred to as "the Project") have been approved under the *Environmental Impact Assessment Ordinance (EIAO)* in May 2008 (Register No.: AEIAR-117/2008) (hereafter referred to as the approved EIA Report) and an Environmental Permit (EP-308/2008) (EP) was granted by the Director of Environmental Protection (DEP) on 5 August 2008.

Since then, applications for Variation of an Environmental Permit (No. VEP-531/2017) were submitted to EPD and the Variation of Environmental Permits (EP-308/2008/A and EP-308/2008/B) were granted on 6 January 2012 and 20 January 2017, respectively, as the Hong Kong SAR Government has decided to reduce the scale of the design scheme of SENTX assessed in the approved EIA Report and SENTX will only receive construction waste. In May 2018, a Further Environmental Permit (FEP) (FEP-01/308/2008/B) was granted to the SENTX's contractor, Green Valley Landfill, Limited (GVL).


ERM-Hong Kong, Limited (ERM) and Meinhardt Infrastructure and Environment Limited (Meinhardt) are commissioned to undertake the roles of Environmental Team (ET) and the Independent Environmental Checker (IEC), respectively, to undertake the EM&A activities for the Project in accordance with the requirements specified in the EP, updated EM&A Manual ⁽¹⁾, approved EIA Report ⁽²⁾ taking account of the latest design and other relevant statutory requirements.

1.2 **PROJECT DESCRIPTION**

The SENTX is a piggyback landfill, occupying the southern part of the existing SENT Landfill (including its infrastructure area) and 13 ha of Tseung Kwan O (TKO) Area 137. A layout plan of the SENTX is shown in *Figure 1.1*. Under the latest design, the SENTX has a net void capacity of about 6.5 Mm³ and provides an additional lifespan of about 6 years, commencing operation upon exhaustion of the SENT Landfill. The SENTX will receive construction waste only.

⁽¹⁾ ERM (2018). South East New Territories (SENT) Landfill Extension: Environmental Monitoring & Audit Manual

⁽²⁾ ERM (2007). South East New Territories (SENT) Landfill Extension – Feasibility Study: Environmental Impact Assessment Report



The key implementation milestones of the Project are indicatively summarised in *Table 1.1*. The construction works and operation of the Project commenced on 2 January 2019 and 21 November 2021, respectively.

Table 1.1Estimated Key Dates of Implementation Programme

Key Stage of the Project	Indicative Date
Start construction	2 January 2019
Commissioning of new infrastructure facilities	2020
Demolition of existing infrastructure facilities	2021
Start waste intake at SENTX	21 November 2021
Estimated exhaustion date of SENTX	2027
End of aftercare for SENTX	2057

The major construction works of the SENTX includes:

- Site formation at the TKO Area 137 and the existing infrastructure area at SENT Landfill;
- Construction of surface and groundwater drainage systems;
- Construction of the leachate containment and collection systems;
- Construction of new leachate and landfill gas treatment facilities, site offices, maintenance yards at the new infrastructure area;
- Construction of new pipelines to transfer the leachate and landfill gas collected from the existing SENT Landfill to the treatment facilities at the new infrastructure area;
- Construction of the site access and new waste reception facilities; and
- Demolition of the facilities at the existing SENT Landfill infrastructure area.


1.3 SCOPE OF THE EM&A REPORT

This is the Quarterly EM&A Report for the Project which summarises the key findings of the EM&A programme during the reporting period from 1 April to 30 June 2022 for the construction and operation works.

1.4 **PROJECT ORGANISATION**

The organisation structure of the Project is presented in *Figure 1.2*.

Figure 1.2 Organisation Chart



Contact details of the key personnel are summarized in *Table 1.2* below.

Table 1.2Contact Information of Key Personnel

Party	Position	Name	Telephone
Contractor	Project Manager	Carl Lai	2706 8829
(Green Valley Landfill			
Limited)			
Environmental Team (ET)	ET Leader	Frank Wan	2271 3152
(ERM-Hong Kong, Limited)			
Independent Environmental	IEC	Claudine Lee	2859 5409
Checker (IEC)			
(Meinhardt Infrastructure			
and Environment Limited)			

1.5 SUMMARY OF CONSTRUCTION WORKS

The programme of the construction is shown in *Annex A*. As informed by the Contractor, the major works carried out in this reporting period include:

April 2022

- Rectification of defects at Landfill Gas (LFG) Plant, Leachate Treatment Plant (LTP), infrastructure area and waste reception area;
- Landscaping works at infrastructure area;
- Rectification of defects for underground utilities and pipe;
- Construction of MSE wall;
- Construction of retaining wall at Western boundary planting;

- Liner works at Cell 4X;
- Construction of perimeter channel X10A and X10C along Western bund of Cell 4X;
- Maintenance and improvement of temporary surface water drainage; and
- Utilities installation along Western bund of Cell 4X.

<u>May 2022</u>

- Rectification of defects at Landfill Gas (LFG) Plant, Leachate Treatment Plant (LTP), infrastructure area and waste reception area;
- Landscaping works at infrastructure area;
- Rectification of defects for underground utilities and pipe, road pavement of EVA along Western Bund from main entrance to infrastructure;
- Construction of road pavement on top of the MSE wall;
- Construction of Cell 4X and SENT tie in area;
- Construction of perimeter channel X10A and X10C along Western bund of Cell 4X;
- Maintenance and improvement of temporary surface water drainage;
- Deployment of liner at Buttress Wall area;
- Equipment installation at Sump House 4; and
- Utilities installation along Western bund of Cell 4X.

<u>June 2022</u>

- Rectification of defects at Landfill Gas (LFG) Plant, Leachate Treatment Plant (LTP), infrastructure area and waste reception area;
- Landscaping works at infrastructure area;
- Rectification of defects for underground utilities and pipe;
- Construction of road pavement on top of the MSE wall;
- Construction of Cell 4X and SENT tie in area;
- Construction of perimeter channel X10A and X10C along Western bund of Cell 4X;
- Maintenance and improvement of temporary surface water drainage;

- Deployment of liner at Buttress Wall area;
- Equipment installation at Sump House 4; and
- Utilities installation along Western bund of Cell 4X.

The implementation schedule of the mitigation measures recommended in the Updated EM&A Manual is presented in *Annex B*.

1.6 SUMMARY OF EM&A PROGRAMME REQUIREMENTS

The status for all environmental aspects are presented in *Table 1.3*. The EM&A requirements remained unchanged during the reporting period.

Table 1.3Summary of Status for the Environmental Aspects under the Updated EM&A
Manual

Parameters	Status
Air Quality	
Baseline Monitoring	The results of baseline air quality monitoring were reported in Baseline Monitoring Report and Pre-operation Baseline
	Monitoring Report and submitted to EPD under EP Condition
	3.3
Impact Monitoring	On-going
Noise	
Baseline Monitoring	The results of baseline noise monitoring were reported in
	Baseline Monitoring Report and submitted to EPD under EP
	Condition 3.3
Impact Monitoring	On-going
Water Quality	
Baseline Monitoring	The results of baseline surface water quality monitoring were
	reported in Baseline Monitoring Report and Pre-operation
	Baseline Monitoring Report and submitted to EPD under EP Condition 3.3
Impact Monitoring	On-going
Landfill Gas	
Impact Monitoring	On-going
Waste Management	On-going
Waste Monitoring	On going
	On-going
Landscape and Visual	
Baseline Monitoring	The results of baseline landscape and visual monitoring were
	reported in Baseline Monitoring Report and submitted to EPD under EP Condition 3.3
Construction Phase Audit	On-going
Site Environmental Audit	<u> </u>
Regular Site Inspection	On-going
Complaint Hotline and Email	On-going
Channel	
Environmental Log Book	On-going
0	0 0

Taking into account the operation works, impact monitoring of air quality, noise, water quality, landfill gas and waste management were carried out in the reporting period. The impact monitoring schedule of air quality, noise, water quality and landfill gas monitoring are provided in *Annex C*.

The EM&A programme also involved environmental site inspections and related auditing conducted by the ET for checking the implementation of the

required environmental mitigation measures recommended in the approved EIA Report and relevant EP submissions. To promote the environmental awareness and enhance the environmental performance of the contractors, environmental trainings and regular environmental management meetings were conducted during the reporting period, which are summarised as below:

- Three environmental management meetings were held with the Contractor, ER, ET, IEC and EPD on 21 April, 19 May and 23 June 2022; and
- Environmental toolbox trainings on the following topics were provided by the Contractor to the workers:
 - Persistent Organic Pollutants on 6 April 2022;
 - Mosquito Control on 20 April 2022;
 - Cut Down Construction Dust on 11 May 2022;
 - Indoor Air Quality on 25 May 2022;
 - Trip Ticket System on 8 June 2022; and
 - Wastewater Management on 22 June 2022.

1.7 STATUS OF STATUTORY ENVIRONMENTAL COMPLIANCE WITH THE ENVIRONMENTAL PERMIT

The status of statutory environmental compliance with the EP conditions under the EIAO, submission status under the EP and implementation status of the recommended mitigation measures are presented in *Table 1.4*.

Table 1.4Status of Submissions required under the EP and Implementation Status of
the recommended Mitigation Measures

EP Condition	Submission / Implementation Status	Status
2.3	Management Organisation of Main Construction Companies	Submitted and accepted by EPD.
2.4	Setting up of Community Liaison Group	Community Liaison Group was set up.
2.5	Submission of Detailed Landfill Gas Hazard Assessment Report	Submitted, and accepted by EPD on 10 January 2019.
2.6	Submission of Restoration and Ecological Enhancement Plan	Submitted to EPD on 28 June 2019.
2.7	Setting up of Trial Nursery	Trial Nursery works was commenced on 28 August 2019.
2.8	Advance Screen Planting	Advance Screen Planting works were completed on 28 June 2019.
2.9	Provision of Multi-layer Composite Liner System	Under implementation.

1.8 STATUS OF OTHER STATUTORY ENVIRONMENTAL REQUIREMENTS

The environmental licenses and permits (including EP, *Water Pollution Control Ordinance* (WPCO) discharge license, registration as a chemical waste producer, and construction noise permit) that are valid in the reporting period are presented in *Table 1.5*. No non-compliance with environmental statutory requirements was identified.

Description	Ref No.	Status
Environmental Permit	EP-308/2008	Granted on 5 August 2008
Variation of Environmental Permit	EP-308/2008/A	Granted on 6 January 2012
	EP-308/2008/B	Granted on 20 January 2017
Further Environmental Permit	FEP-01/308/2008/B	Granted on 16 May 2018
Water Discharge License under WPCO (Permit Holder: GVL)	Licence No.: WT00036269- 2020	Validity from 21 June 2020 to 16 June 2022
	Licence No.: WT00041447- 2022	Validity from 17 June 2022 to 30 June 2024
Billing Account for Disposal of Construction Waste	Chit Account Number: 5001692	Approved on 28 December 2005
Registration as a Chemical Waste Producer (Permit Holder: GVL)	5296-839-G2228-01	Issued on 31 December 2015
Construction Noise Permit (Permit Holder: GVL)	GW-RE1316-21	Validity from 5 January 2022 to 14 June 2022
	GW-RE0565-22	Validity from 15 June 2022 to 14 December 2022
Construction Noise Permit (Permit Holder: Paul Y.)	GW-RE0278-22	Validity from 31 March 2022 to 22 September 2022

Table 1.5Status of Statutory Environmental Requirements

2 EM&A RESULTS

The EM&A programme for the Project required environmental monitoring for air quality, noise, water quality and landfill gas as well as environmental site inspections for air quality, noise, water quality, landfill gas, waste management, and landscape and visual impacts. The EM&A requirements and related findings for each component are summarised in the following sections.

2.1 AIR QUALITY MONITORING

2.1.1 Dust Monitoring

Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact dust monitoring (in term of Total Suspended Particulates (TSP)) was carried out at the four designated locations along the site boundary (i.e. AM1, AM2, AM3 and AM4) during the operation/restoration phase, at a 6-day interval.

The Action and Limit Levels of the air quality monitoring is provided in *Table* 2.1 below.

Table 2.1Action and Limit Levels for 24-hour TSP

Monitoring Station	Action Level	Limit Level
AM1 - SENTX Site Boundary (North)		
AM2 - SENTX Site Boundary (West, near DP3)	2(0) 3	2(0) 3
AM3 - SENTX Site Boundary (West, near RC15)	260 μg m- ³	260 μg m- ³
AM4 - SENTX Site Boundary (West, near EPD building)		

High volume air samplers (HVSs) in compliance with the specifications listed under Section 3.2.2 of the updated EM&A Manual were used to measure 24hour TSP levels at the CEDD dust monitoring stations. The HVSs were calibrated upon installation and thereafter at bi-monthly intervals to check the validity and accuracy of the results.

The equipment used in the impact air quality monitoring programme and monitoring locations are summarised in *Table 2.2* and illustrated in *Figure 2.1* respectively.




Table 2.2Dust Monitoring Details

Monitoring Station	Location	Parameter	Frequency and Duration	Monitoring Dates	Equipment
AM1	SENTX Site Boundary (North)	24-hour TSP	Once every 6 days	6, 12, 18, 24, 30 Apr 2022	Tisch TE-5170 (S/N: 1190)
AM2	SENTX Site Boundary (West, near DP3)			6, 12, 18, 24, 30 May 2022	Tisch TE-5170 (S/N: 1047)
AM3	SENTX Site Boundary (West, near RC15)			5, 11, 15, 17,	Tisch TE-5170 (S/N: 1258)
AM4	SENTX Site Boundary (West, near EPD building)			23, 29 June 2022	Tisch TE-5170 (S/N: 1101)

Monitoring Schedule for the Reporting Period

The schedule for air quality monitoring during the reporting period is provided in *Annex C*.

Results and Observations

The 24-hour TSP monitoring results are summarised in *Table 2.3*. The detailed monitoring results and the graphical presentation of the 24-hour TSP monitoring results at each monitoring location are provided in *Annex D1*.

Table 2.3Summary of 24-hour TSP Monitoring Results in the Reporting Period

Month	Monitoring	24-hr TSP Concentration (µg m-3)		Action Level	Limit Level
	Station	Average	Range	(µg/m³)	(µg/m³)
April 2022	AM1	61	45 - 84	260	260
	AM2	57	46 - 78	260	260
	AM3	133	69 - 169	260	260
	AM4	92	58 - 142	260	260
May 2022	AM1	54	39 - 68	260	260
	AM2	49	24 - 69	260	260
	AM3	83	43 - 127	260	260
	AM4	54	34 - 72	260	260
June 2022	AM1	45	26 - 80	260	260
	AM2	90	56 - 123	260	260
	AM3	113	42 - 198	260	260
	AM4	92	41 - 218	260	260

The major dust sources in the reporting period included fugitive dust emission from exposed area in SENTX, as well as nearby operations of the SENT landfill and the TKO Area 137 Fill Bank.

All the 24-hour TSP results were below the Action and Limit Levels at the monitoring locations in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in Annex D2.

Meteorological Data

Meteorological data obtained from the SENTX on-site meteorological monitoring station was used for the dust monitoring and is shown in *Annex D3*. It is considered that meteorological data obtained at the on-site meteorological monitoring station is representative of the Project area and could be used for the operation/ restoration phase dust monitoring programme for the Project.

2.1.2 Odour Monitoring

Monitoring Requirements

According to the updated EM&A Manual of the Project, odour patrol was carried out along the site boundary during the operation/ restoration phase. During the first month of operation, daily odour patrol (3 times per day) was conducted jointly by the ET and the IEC. The odour intensity detected was based on that determined by the IEC. In addition, an independent party (ALS Technichem (HK) Pty Ltd.) was appointed to undertake odour patrol together with the ET and IEC three times per week. During these patrols, the odour intensity detected was based on that determined by the independent third party.

Reduction of odour monitoring frequency from Period 1 (daily, three times per day) to Period 2 (weekly)) was approved by EPD on 4 February 2022. Weekly odour patrol was conducted jointly by the ET and the IEC from 4 February 2022. In addition, an independent party (ALS Technichem (HK) Pty Ltd.) was appointed to undertake odour patrol together with the ET and IEC once every two weeks.

Reduction of odour monitoring frequency from Period 2 (weekly) to Period 3 (monthly) was approved by EPD on 2 June 2022. Monthly odour patrol was conducted jointly by the ET and the IEC from 28 June 2022. In addition, an independent party (ALS Technichem (HK) Pty Ltd.) was appointed to undertake odour patrol together with the ET and IEC quarterly.

The Action and Limit Levels for odour patrol is provided in *Table 2.4* below.

Table 2.4Action and Limit Levels for Odour Patrol

Parameter	Action Level	Limit Level
Perceived odour	 Odour intensity ≥ Class 2	 Odour intensity ≥ Class 3
intensity and odour	recorded; or One documented complaint	recorded on 2 consecutive
complaints	received	patrol ^(a) ^(b)

(a) i.e. either Class 3-strong or Class 4-extreme odour intensity.

(b) The exceedances of the odour intensity do not need to be recorded at the same location.

Odour patrol was conducted by trained personnel / competent persons with a specific sensitivity to a reference odour (i.e. on reference materials n-butanol with the concentration of 50ppm in nitrogen (v/v)) in compliance with Section

3.7.2 of the updated EM&A Manual patrolling and sniffing along the SENTX Site boundary to detect any odour.

The odour monitoring programme and patrol route are summarised in *Table* 2.5 and illustrated in *Figure* 2.2 respectively.

Table 2.5Odour Monitoring Details

Patrol Locations	Parameters	Patrol Frequency (a)	Monitoring Dates and Time
Patrol along	Odour	Period 1 - First month of operation	Conducted by ET &
the SENTX		Daily, three times a day in the morning,	IEC:
Site Boundary	Table 2.6)	afternoon and evening/night (between	12, 25 Apr 2022
(Checkpoints	,	18:00 and 22:00 hrs) conducted by the	
OP1 – OP11 ^(d))		ET and the IEC	10, 23 May 2022
,		Three times per week on different days	
		conducted by an independent third	Conducted by an
		party together with the ET and IEC (b)	independent third
			party, ET & IEC:
		Period 2 - Three months following	7, 22 Apr 2022
		period 1 (c)	
			4, 17, 30 May 2022
		Weekly conducted by the ET and the	
		IEC	28 Jun 2022
		Once every two weeks conducted by an	
		independent third party together with	
		the ET and IEC ^(b)	
		Period 3 - Throughout operation	
		following period 2 (c)	
		Monthly conducted by the ET and the	
		IEC	
		Quarterly conducted by an independent	
		third party together with the ET and	
		IEC (b)	

- (a) Reduction of monitoring frequency will be subject to the monitoring results to demonstrate environmentally acceptable performance.
- (b) Patrol shall be scheduled so that they are carried out together with the patrols to be carried out jointly by the ET and the IEC.
- (c) Commencement of each period will be justified by the ET Leader and verified by the IEC and will be subject to agreement with the EPD (EIAO Authority) and Project Proponent.
- (d) The revised odour patrol route with the addition of checkpoint OP11 was applied from 10 December 2021.




Table 2.6Odour Intensity Level

Class	Odour Intensity	Description
0	Not Detected	No odour perceived or an odour so weak that it cannot be easily characterised or described.
1	Slight	Identified odour, slight
2	Moderate	Identified odour, moderate
3	Strong	Identified odour, strong
4	Extreme	Severe odour

Monitoring Schedule for the Reporting Month

The schedule for odour patrol during the reporting period is provided in *Annex C*.

Results and Observations

The odour monitoring results are summarised and provided in *Table 2.7* and *Annex D4*, respectively.

Table 2.7Summary of Odour Monitoring Results in the Reporting Period

Odour Checkpoints	Odour Intensity Class (Range)	Action Level	Limit Level
OP1	0 - 1	Odour intensity \geq	Odour intensity ≥
OP2	0 - 1	Class 2 recorded	Class 3 recorded
OP3	0 - 1		on 2 consecutive patrol
OP4	0		pation
OP5	0		
OP6	0 - 1		
OP7	0		
OP8	0 - 1		
OP9	0 - 1		
OP10	0		
OP11	0		

The potential odour sources in the reporting period included the paint from site work, heavy vehicles, tipping area and vegetation at SENTX, as well as nearby operations of the Leachate Treatment Plant.

All the odour monitoring results were below the Action and Limit Levels in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex D2*.

2.1.3 Thermal Oxidiser, Landfill Gas Flare and Landfill Gas Generator Stack Emission Monitoring

Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, the performance of the thermal oxidiser, landfill gas flare and landfill gas generator was monitored when they are in operation. Gas samples were collected from the stack of the thermal oxidizer, landfill gas flare and landfill gas generator for laboratory analysis for NO₂, CO, SO₂, Benzene and Vinyl chloride and in-situ analysis for exhaust gas velocity at monthly interval. The operating conditions of the thermal oxidiser, landfill gas flare and landfill gas generator were also monitored continuously.

The Limit Levels for stack emission of the thermal oxidiser, landfill gas flare and landfill gas generator are provided in *Tables 2.8 – 2.10* below.

Table 2.8Limit Levels for Stack Emission of the Thermal Oxidiser

Parameters	Limit Level
NO ₂	1.58 gs ⁻¹
СО	0.53 gs ⁻¹
SO ₂	0.07 gs ⁻¹
Benzene	3.01 x 10 ⁻² gs ⁻¹
Vinyl chloride	2.23 x 10 ⁻³ gs ⁻¹
Gas combustion temperature	850°C (minimum)
Exhaust gas exit temperature	443K (minimum) ^(a)
Exhaust gas velocity	7.5 ms ⁻¹ (minimum) ^(a)
Note:	
(a) Level under full load condition.	

Table 2.9Limit Levels for Stack Emission of the Landfill Gas Flare

Parameters	Limit Level
NO ₂	0.97 gs ⁻¹
СО	2.43 gs ⁻¹
SO ₂	0.22 gs ⁻¹
Benzene	4.14 x 10 ⁻⁴ gs ⁻¹
Vinyl Chloride	2.60 x 10 ⁻⁴ gs ⁻¹
Gas combustion temperature	815°C (minimum)
Exhaust gas exit temperature	923 K (minimum) ^(a)
Exhaust gas velocity	9.0 m s ⁻¹ (minimum) ^(a)
Note:	
(a) Level under full load condition.	

Table 2.10

0 Limit Levels for Stack Emission of the Landfill Gas Generator

Parameters	Limit Level
NO ₂	1.91 gs ⁻¹
СО	2.48 gs ⁻¹
SO ₂	0.528 gs ⁻¹
Benzene	2.47 x 10 ⁻⁴ gs ⁻¹
Vinyl chloride	1.88 x 10 ⁻⁵ gs ⁻¹
Gas combustion temperature	450°C (minimum)
Exhaust gas exit temperature	723K (minimum) ^(a)
Exhaust gas velocity	30.0 ms ⁻¹ (minimum) ^(a)
Note:	
(a) Level under full load condition.	

Gas samples were collected from the centroid of the stack with stainless steel sampling probe, into inert sample containers (i.e. Canister and Tedlar Bag) and transferred to ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066) laboratory within 24 hours of collection for direct analysis on a gas chromatography within 48 hours after collection. The flue gas velocity of the gas stream at the exhaust of thermal oxidizer was determined by S-Pitot tube during the emission sampling.

The stack emission monitoring programme and monitoring locations are summarised in *Table 2.11* and illustrated in *Figure 2.1,* respectively.

Table 2.11Thermal Oxidiser, Landfill Gas Flare and Landfill Gas Generator StackEmission Monitoring Details

Monitoring Location	Parameter	Frequency	Monitoring Date
Stack of Thermal Oxidiser	Laboratory analysis for • NO ₂ • CO • SO ₂ • Benzene • Vinyl chloride In-situ analysis for	Monthly for the first 12 months of operation and thereafter at quarterly intervals	11 Apr 2022, 16 May 2022, 16 Jun 2022
	 Exhaust gas velocity Laboratory analysis for Non-methane organic compounds 	Quarterly for the 1 st year of operation ^(b)	16 May 2022
	Laboratory analysis for Ammonia 	Quarterly	16 May 2022
	 Gas combustion temperature Exhaust temperature Exhaust gas velocity ^(a) 	Continuously	1 Apr – 30 Jun 2022
Stack of Landfill Gas Flare	 Exhaust gas velocity (s) Laboratory analysis for NO₂ CO SO₂ Benzene Vinyl chloride In-situ analysis for Exhaust gas velocity 	Monthly for the first 12 months of operation and thereafter at quarterly intervals	11 Apr 2022, 17 May 2022, 17 Jun 2022
	 Laboratory analysis for Non-methane organic compounds 	Quarterly for the 1 st year of operation ^(b)	17 May 2022
	 Gas combustion temperature Exhaust temperature Exhaust gas velocity ^(a) 	Continuously	1 Apr – 30 Jun 2022

Monitoring Location	Parameter	Frequency	Monitoring Date
Stack of Landfill Gas Generator	Laboratory analysis for • NO ₂ • CO • SO ₂ • Benzene • Vinyl chloride In-situ analysis for • Exhaust gas velocity	Monthly for the first 12 months of operation and thereafter at quarterly intervals	12 Apr 2022, 16 May 2022, 16 Jun 2022
	Laboratory analysis forNon-methane organic compounds	Quarterly for the 1 st year of operation ^(b)	16 May 2022
	 Exhaust temperature Exhaust gas velocity ^(a) 	Continuously	1 Apr – 30 Jun 2022
	gas velocity will be calculate ntinuous monitored gas flow		

(b) The monitoring results will be reviewed towards the end of the first year of operation to determine if monitoring of this parameter can be terminated upon agreement by the EIAO Authority, IEC and Project Proponent.

Monitoring Schedule for the Reporting Month

The schedule for thermal oxidizer, landfill gas flare and landfill gas generator stack emission monitoring during the reporting period is provided in *Annex C*.

Results and Observations

The thermal oxidizer, landfill gas flare and landfill gas generator stack emission monitoring results and detailed continuous monitoring results are summarised in *Tables* 2.12 - 2.14 and provided in *Annex D5*, respectively.

Parameters	Monitoring Results (Range in Bracket)	Limit Level
	April 2022	
NO ₂	0.63 gs ⁻¹	1.58 gs ⁻¹
CO	<0.01 gs ⁻¹	0.53 gs ⁻¹
SO ₂	<0.01 gs ⁻¹	0.07 gs ⁻¹
Benzene	<6 x 10-4 gs-1	3.01 x 10 ⁻² gs ⁻¹
Vinyl chloride	<2 x 10 ⁻⁵ gs ⁻¹	2.23 x 10 ⁻³ gs ⁻¹
Gas combustion temperature	954°C (920°C – 980°C)	850°C (minimum)
Exhaust gas exit temperature	1,232K (1,200K - 1,325K)	443K (minimum) ^(a)
Exhaust gas velocity	6.6 ms ^{-1 (b)}	7.5 ms ⁻¹ (minimum) ^(a)
	May 2022	
NO ₂	0.11 gs ⁻¹	1.58 gs ⁻¹
CO	<0.02 gs ⁻¹	0.53 gs ⁻¹
SO ₂	0.06 gs ⁻¹	0.07 gs ⁻¹
Benzene	<3 x 10 ⁻⁵ gs ⁻¹	3.01 x 10 ⁻² gs ⁻¹
Vinyl chloride	<4 x 10 ⁻⁵ gs ⁻¹	2.23 x 10 ⁻³ gs ⁻¹
Non-Methane Organic Carbons	0.0048 gs ⁻¹	-
Ammonia (NH ₃)	0.01 gs ⁻¹	_(c)
Gas combustion temperature	934°C (901°C - 949°C)	850°C (minimum)
Exhaust gas exit temperature	1,201K (1,182K - 1,216K)	443K (minimum) ^(a)
Exhaust gas velocity	11 ms ^{-1 (b)}	7.5 ms ⁻¹ (minimum) ^(a)
	June 2022	
NO ₂	0.39 gs ⁻¹	1.58 gs ⁻¹
СО	<0.01 gs ⁻¹	0.53 gs ⁻¹
SO ₂	<0.01 gs ⁻¹	0.07 gs ⁻¹
Benzene	<2 x 10 ⁻⁵ gs ⁻¹	3.01 x 10 ⁻² gs ⁻¹
Vinyl chloride	<2 x 10 ⁻⁵ gs ⁻¹	2.23 x 10 ⁻³ gs ⁻¹
Gas combustion temperature	926°C (915°C – 936°C)	850°C (minimum)
Exhaust gas exit temperature	1,176K (1,148K - 1,206K)	443K (minimum) ^(a)
Exhaust gas velocity	9.0 ms ^{-1 (b)}	7.5 ms ⁻¹ (minimum) ^(a)
Noto		

Table 2.12Summary of Thermal Oxidiser Stack Emission Monitoring in the Reporting
Period

Note:

(a) Level under full load condition.

(b) The exhaust gas velocity was calculated based on the cross-section area of the stack and the gas flow and combustion temperature data measured during the stack emission monitoring. The limit level was not applicable as the stack was not operated under full load condition.

(c) The emission limit for ammonia is under review and will be supplemented in subsequent revision.

Parameters	Monitoring Results (Range in Bracket)	Limit Level
	April 2022	
NO ₂	0.01 gs ⁻¹	0.97 gs ⁻¹
СО	0.04 gs ⁻¹	2.43 gs ⁻¹
SO ₂	0.06 gs ⁻¹	0.22 gs ⁻¹
Benzene	<1.8 x 10 ⁻⁵ gs ⁻¹	4.14 x 10 ⁻⁴ gs ⁻¹
Vinyl chloride	<1.5 x 10 ⁻⁵ gs ⁻¹	2.60 x 10 ⁻⁴ gs ⁻¹
Non-Methane Organic Carbons	<0.0014 gs ⁻¹	-
Gas combustion temperature	Flare 1: 890°C (820°C – 990°C)	815°C (minimum)
	Flare 2: 860°C (820°C – 890°C)	
Exhaust gas exit temperature	Flare 1: 999K (943K – 1,073K)	923 K (minimum) ^(a)
	Flare 2: 1,094K (1,043K – 1,133K)	
	May 2022	
NO ₂	0.01 gs ⁻¹	0.97 gs ⁻¹
СО	0.04 gs ⁻¹	2.43 gs ⁻¹
SO ₂	0.06 gs ⁻¹	0.22 gs ⁻¹
Benzene	<1.8 x 10 ⁻⁵ gs ⁻¹	4.14 x 10 ⁻⁴ gs ⁻¹
Vinyl chloride	<1.5 x 10 ⁻⁵ gs ⁻¹	2.60 x 10 ⁻⁴ gs ⁻¹
Non-Methane Organic Carbons	< 0.0014 gs ⁻¹	-
Gas combustion temperature	Flare 1: 890°C (820°C – 990°C)	815°C (minimum)
	Flare 2: 860°C (820°C – 890°C)	
Exhaust gas exit temperature	Flare 1: 999K (943K - 1,073K)	923 K (minimum) ^(a)
	Flare 2: 1,094K (1,043K - 1,133K)	
Exhaust gas velocity	2.7 ms ⁻¹ ^(b)	9.0 m s ⁻¹ (minimum) ^(a)
	June 2022	
NO ₂	0.03 gs ⁻¹	0.97 gs ⁻¹
СО	0.098 gs ⁻¹	2.43 gs ⁻¹
SO ₂	0.11 gs ⁻¹	0.22 gs ⁻¹
Benzene	<3.6 x 10 ⁻⁵ gs ⁻¹	4.14 x 10 ⁻⁴ gs ⁻¹
Vinyl chloride	<1.6 x 10 ⁻⁵ gs ⁻¹	2.60 x 10 ⁻⁴ gs ⁻¹
Gas combustion temperature	Flare 1: 887°C (822°C – 970°C)	815°C (minimum)
	Flare 2: 867°C (830°C – 930°C)	
Exhaust gas exit temperature	Flare 1: 1,043K (983K - 1,143K)	923 K (minimum) ^(a)
	Flare 2: 1,093K (1,043K – 1,183K)	
Exhaust gas velocity	8.3 ms ^{-1 (b)}	9.0 m s ⁻¹ (minimum) ^(a)

Table 2.13Summary of Landfill Gas Flare Stack Emission Monitoring in the Reporting
Period

(a) Level under full load condition.

(b) The exhaust gas velocity was calculated based on the cross-section area of the stack and the gas flow and combustion temperature data measured during the stack emission monitoring. The limit level was not applicable as the stack was not operated under full load condition.

Parameters	Monitoring Results (Range in Bracket)	Limit Level
	April 2022	
NO ₂	0.25 gs ⁻¹	1.91 gs ⁻¹
СО	0.094 gs ⁻¹	2.48 gs ⁻¹
SO ₂	<0.001 gs ⁻¹	0.528 gs ⁻¹
Benzene	<3 x 10 ⁻⁶ gs ⁻¹	2.47 x 10 ⁻⁴ gs ⁻¹
Vinyl chloride	<2.3 x 10 ⁻⁶ gs ⁻¹	1.88 x 10 ⁻⁵ gs ⁻¹
Exhaust gas exit temperature	849K (841K - 870K)	723K (minimum) ^(a)
Exhaust gas velocity	13.3 ms ^{-1 (b)}	30.0 ms ⁻¹ (minimum) ^(a)
	May 2022	
NO ₂	0.01 gs ⁻¹	1.91 gs ⁻¹
СО	0.099 gs ⁻¹	2.48 gs ⁻¹
SO ₂	0.004 gs ⁻¹	0.528 gs ⁻¹
Benzene	<3 x 10 ⁻⁶ gs ⁻¹	2.47 x 10 ⁻⁴ gs ⁻¹
Vinyl chloride	<2.4 x 10 ⁻⁶ gs ⁻¹	1.88 x 10 ⁻⁵ gs ⁻¹
Non-Methane Organic Carbons	3 x 10-4 gs-1	-
Exhaust gas exit temperature	851K (845K - 857K)	723K (minimum) ^(a)
Exhaust gas velocity	11.6 ms ^{-1 (b)}	30.0 ms ⁻¹ (minimum) ^(a)
	June 2022	
NO ₂	0.008 gs ⁻¹	1.91 gs ⁻¹
СО	0.043 gs ⁻¹	2.48 gs ⁻¹
SO ₂	<0.001 gs ⁻¹	0.528 gs ⁻¹
Benzene	<4.0 x 10 ⁻⁶ gs ⁻¹	2.47 x 10 ⁻⁴ gs ⁻¹
Vinyl chloride	<2.2 x 10 ⁻⁶ gs ⁻¹	1.88 x 10 ⁻⁵ gs ⁻¹
Exhaust gas exit temperature	861K (848K - 879K)	723K (minimum) ^(a)
Exhaust gas velocity	9.7 ms ^{-1 (b)}	30.0 ms ⁻¹ (minimum) ^(a)

Table 2.14Summary of Landfill Gas Generator Stack Emission Monitoring in the
Reporting Period

Note:

(a) Level under full load condition.

(b) The exhaust gas velocity was calculated based on the cross-section area of the stack and the gas flow and combustion temperature data measured during the stack emission monitoring. The limit level was not applicable as the stack was not operated under full load condition.

All thermal oxidizer, landfill gas flare and landfill gas generator stack emission monitoring results were below the Limit Levels in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex D2*.

2.1.4 Ambient VOCs, Ammonia and H₂S Monitoring

Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, ambient VOCs, ammonia and H₂S monitoring was carried out at the four designated locations along the site boundary (i.e. AM1, AM2, AM3 and AM4) during the operation/restoration phase, at quarterly interval. The Limit Levels for ambient VOCs, ammonia and H₂S monitoring is provided in *Table 2.15* below.

Table 2.15Limit Levels for Ambient VOCs, Ammonia and H2S Monitoring

Parameters	Limit Level (µg m ⁻³)		
Methane	NA (a)		
Ammonia	180		
H ₂ S	42		
Dichlorodifluoro-methane	NA (a)		
Vinyl Chloride	26		
Methanol	2,660		
Ethanol	19,200		
Dimethylsulphide	8		
Carbon Disulphide	150		
Methylene Chloride	3,530		
Chloroform	99		
Methyl propionate	353		
Butan-2-ol	667		
1.1.1-Trichloroethane	5,550		
1.2-Dichloroethane	210		
Benzene	33		
Carbon Tetrachloride	64		
Dipropyl ether	NA (a)		
Heptane	2,746		
Trichloroethylene	5,500		
Ethyl propionate	29		
Methyl butanoate	30		
Methanethiol	10		
Toluene	1,244		
Ethyl butanoate	71		
Propyl benzene	19		
Octane	7,942		
Propyl propionate	276		
1.2-Dibromoethane (EDB)	39		
Butyl acetate	7,240		
Tetrachloroethylene	1,380		
Ethyl benzene	738		
Nonane	11,540		
Ethanethiol	13		
Decanes	3,608		
Limonene	212		
Butyl benzene	47		
Undecane	5,562		
Butanethiol	4		
Terpenes	NA (a)		
Xylenes	534		
Dichlorobenzene	120		

ENVIRONMENTAL RESOURCES MANAGEMENT

Notes:

(a) No relevant WHO/USEPA/CARB's ambient criteria, odour thresholds and WEL available.

VOCs

Ambient air samples were drawn into the pre-cleaned and vacuum canister directly when the valve of the flow controller (with preset flow rate) was opened. After sampling, the valve will be closed manually and the canister with VOCs gas samples were transported for laboratory analysis.

Methane

Pre-cleaned Tedlar bag was placed in the vacuum chamber. Ambient air was collected in the Tedlar bag under the vacuum condition when the pump is switched on. The Tedlar bag was filled up to 90% of total capacity to avoid leakage and bag deformation. After sampling, pump is switched off and the valve of Tedlar bag was closed manually. The air samples were transported back to laboratory for analysis.

Ammonia

Calibrated personal air pump was used to pump the air through a sulfuric acid-treated silica gel sorbent tube. Gaseous ammonia in air was then trapped in the sorbent tube. The tube was transported back to laboratory for analysis.

H_2S

H₂S in air is collected in mid-get impingers by aspirating a measured volume of air through an alkaline suspension of cadmium hydroxide (as the absorbing solution). The sulphide is precipitated as cadmium sulphide to prevent air oxidation of the sulphide. Arabinogalactan is added to the cadmium hydroxide slurry prior to sampling to minimize photodecomposition of the precipitated cadmium sulphide. The solution is transported back to laboratory for analysis.

All air samples collected for laboratory analysis were transported to ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066) laboratory within 24 hours and analysed within 48 hours.

The ambient VOCs, ammonia and H₂S monitoring programme and monitoring locations are summarised in *Table 2.16* and illustrated in *Figure 2.1*, respectively.

Table 2.16Ambient VOCs, Ammonia and H2S Monitoring Details

Monitorir Station	ng Location	Parameter	Frequency	Monitoring Date
AM1	SENTX Site Boundary (North	n) • Methane	Quarterly	16 May 2022
AM2	SENTX Site Boundary (West,	Ammonia		
	near DP3)	• A suite of		
AM3	SENTX Site Boundary (West,	VOCs (a)		
	near RC15)	• H ₂ S		
AM4	SENTX Site Boundary (West, near EPD building)			
Notes:	icui II D'oununig)			
(a) A sui	te of VOCs includes:			
• T	richloroethylene •	Butyl benzene	 Dichle 	orobenzene
• \	/inyl chloride •	Xylenes	• Methy	yl butanoate
• N	/lethylene chloride •	Decanes	 Dipro 	pyl ether
• (Chloroform •	Undecane	Metha	anethiol
• 1	,2-dichloroethane •	Limonene	• Ethan	ethiol
• 1	,1,1-trichloroethane •	Terpenes	• Butan	ethiol
• (Carbon tetrachloride •	Ethanol	Metha	anol
• Т	etrachloroethylene •	Butan-2-ol	 Hepta 	ines
• 1	,2-dibromoethane •	Dimethylsulphide	Octan	les
• E	enzene •	Methyl propionate	• Nona	nes
• T	oluene •	Ethyl propionate	 Dichle 	orodifluoro-
• (Carbon disulphide •	Propyl propionate	metha	ane
• F	• Propyl benzene	Butyl acetate	• Metha	ane
• E	• thyl benzene	Ethyl butanoate		

Monitoring Schedule for the Reporting Month

The schedule for ambient VOCs, ammonia and H₂S monitoring during the reporting period is provided in *Annex C*.

Results and Observations

The ambient VOCs, ammonia and H₂S monitoring results are summarised in *Tables 2.17* and provided in *Annex D6*.

Table 2.17Summary of Ambient VOCs, Ammonia and H2S Monitoring Results in the
Reporting Period

Parameters		Monitoring Results (µg m-3)				
	(µg m-³)	AM1	AM2	AM3	AM4	
Ammonia	180	<10	<10	<10	<10	
H2S	42	<14	<14	<14	<14	
Methane	NA (a)	0.00019% (v/v)	0.00017% (v/v)	0.00041% (v/v)	0.00018% (v/v	
1.1.1-Trichloroethane	5,550	<0.8	<0.8	<0.8	<0.8	
1.2-Dibromoethane (EDB)	39	<1.0	<1.0	<1.0	<1.0	
1.2-Dichloroethane	210	0.9	0.9	0.4	1.0	
Benzene	33	1.0	0.8	<0.5	0.9	
Butan-2-ol	667	<0.6	<0.6	<0.6	<0.6	
Butanethiol	4	<1.2	<1.2	<1.2	<1.2	
Carbon Disulphide	150	0.8	<0.5	<0.5	1.1	
Carbon Tetrachloride	64	0.7	0.6	<0.6	0.6	
Chloroform	99	<0.8	<0.8	<0.8	<0.8	
Decanes	3,608	0.7	<0.7	1.1	0.7	
Dichlorobenzene	120	<1.0	<1.0	<1.0	<1.0	
Dichlorodifluoro-methane	NA (a)	1.0	1.1	<0.6	0.9	
Dimethylsulphide	8	<0.2	<0.2	<0.2	<0.2	
Dipropyl ether	NA (a)	<0.8	<0.8	<0.8	<0.8	
Limonene	212	1.1	1.2	4.0	1.1	
Ethanethiol	13	<0.6	<0.6	<0.6	<0.6	
Ethanol	19,200	<3.8	<3.8	<3.8	<3.8	
Ethyl butanoate	71	<1.0	<1.0	<1.0	<1.0	
Ethyl propionate	29	<0.8	<0.8	<0.8	<0.8	
Ethyl benzene	738	1.0	1.0	1.3	2.0	
Heptane	2,746	<0.8	<0.8	<0.8	0.8	
Methanethiol	10	< 0.4	< 0.4	< 0.4	< 0.4	
Methanol	2,660	29.4	13.7	<2.6	31.3	
Methyl butanoate	30	<0.8	<0.8	<0.8	<0.8	
Methyl propionate	353	<0.7	<0.7	<0.7	<0.7	
Methylene Chloride	3,530	4.5	5.4	0.6	5.5	
Butyl acetate	76	1.1	<1.0	<1.0	1.7	
Butyl benzene	47	<1.0	<1.0	<1.0	<1.0	
Nonane	11,540	<0.9	<0.9	<0.9	<0.9	
Propyl benzene	19	<0.8	<0.8	<0.8	<0.8	
Octane	7,942	<0.9	<0.9	<0.9	<0.9	
Propyl propionate	276	<1.0	<1.0	<1.0	<1.0	
Terpenes	NA (a)	1.0	<0.8	1.8	2.2	
Tetrachloroethylene	1,380	<0.7	<0.7	<0.7	<0.7	
Toluene	1,244	3.5	3.6	2.6	5.4	
Trichloroethylene	5,500	<1.1	<1.1	<1.1	<1.1	
Undecane	5,562	<1.2	<1.2	1.5	<1.2	
Vinyl Chloride	26	<0.3	<0.3	<0.3	< 0.3	
Xylenes	534	3.0	3.0	5.9	6.3	

All ambient VOCs, ammonia and H₂S monitoring results were below the Limit Levels in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex D2*.

2.2 NOISE MONITORING

2.2.1 Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact noise monitoring was conducted weekly at the monitoring location (i.e. NM1) to obtain one set of 30-minute measurement between 07:00 and 19:00 hours on normal weekdays.

The Action and Limit Levels for operational noise of the Project are provided in *Table 2.18* below.

Table 2.18Action and Limit Levels for Operational Noise

Tim	e Period	Action Level ^(a)	Limit Level ^(b)
07:00 – 19:00 hrs on all days		When one documented complaint is received from any one of the noise	65 dB(A) at NSRs ^(c)
19:0	0 – 23:00 hrs on all days	sensitive receivers (NSRs) or	65 dB(A) at NSRs ^(c)
23:0	0 - 07:00 hrs on all days	75 dB(A) recorded at the monitoring station	55 dB(A) at NSRs ^(c)
Not	es:		
(a)	75dB(A) along and at abo Level.	out 100m from the SENTX site boundary	was set as the Action
(b)	Limits specified in the G respectively.	W-TM and IND-TM for construction and	l operational noise,
$\langle \rangle$	T T 1 1 1 .		1

(c) Limit Level only apply to operational noise without road traffic and construction activities noise.

Noise monitoring was performed by ALS Technichem (HK) Pty Ltd (HOKLAS Registration No. 066) using a sound level meter placed at the designated monitoring station NM1 (see *Figure 2.1*) in accordance with the requirements stipulated in the updated EM&A Manual. Acoustic calibrator was deployed to check the sound level meter at a known sound pressure level. Details of the deployed equipment are provided in *Table 2.19*.

Monitoring Station ⁽¹⁾	Location	Parameter	Frequency and Duration	Monitoring Dates	Equipment
NM1	SENTX Site	Leq (30 min)	Once per week	7, 13, 19, 25	Sound Level
	Boundary	measurement	for 30 mins	Apr 2022	Meter:
	(North)	between 07:00	during the		Rion NL-52
		and 19:00	operation	3, 10, 19, 25, 31	(S/N: 00809405)
		hours on	period of the	May 2022	
		normal	Project		Rion NL-52
		weekdays		6, 13, 20, 30 Jun	(S/N: 00921191)
		(Monday to		2022	
		Saturday)			Rion NL-52
					(S/N: 00464681)
					Acoustic Calibrator: Rion NC-74 (S/N: 34246492)
					Bruel & Kjaer 4231 (S/N: 2713428)

Table 2.19Noise Monitoring Details

2.2.2 Monitoring Schedule for the Reporting Period

The schedule for noise monitoring during the reporting period is provided in *Annex C*.

2.2.3 *Results and Observations*

A total of 13 impact noise monitoring events were scheduled during the reporting period. However, noise monitoring on 10 May 2022, 6 and 30 June 2022 were cancelled due to adverse weather. The noise monitoring results are summarised in *Table 2.20* and graphically presented in *Annex E1*.

Table 2.20Summary of Noise Monitoring Results in the Reporting Period

Month	Monitoring	Measured Noise Level Leq (30 min), dB(A)			
	Station	Average	Range	Action and Limit Level	
April 2022	NM1	51.1	49.5 - 51.7	75	
May 2022	NM1	51.0	49.3 - 54.7	75	
June 2022	NM1	57.8	57.4 - 58.2	75	

Major noise sources identified during the noise monitoring included noise from operations of the existing SENT landfill and the TKO Area 137 Fill Bank, aircrafts and insects.

No exceedance of the Action and Limit Levels for operation noise monitoring was recorded in the reporting period. No further mitigation measure was required in accordance with the Event and Action Plan presented in *Annex E2*.

2.3 WATER QUALITY MONITORING

2.3.1 Surface Water Quality Monitoring

Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact surface water quality monitoring was carried out at the three designated surface water discharge points (i.e. DP3, DP4 and DP6) at monthly intervals during operation/ restoration phase to ensure that the SENTX will not cause adverse water quality impact. Suspension of impact surface water quality monitoring at DP3 was approved under the Baseline Monitoring Report by EPD on 24 July 2019 until the actual commencement of construction works affecting DP3 in 2022.

The parameters as listed in *Table 2.22* were determined by ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066).

The Action and Limit Levels of the surface water quality impact monitoring are provided in *Table 2.21*.

Parameters	Limit Level	
DP4 & DP6		
Ammoniacal-nitrogen	>7.1 mg/L	
COD	> 30 mg/L	
SS	> 20 mg/L	

Table 2.21Action and Limit Levels for Surface Water Quality

Notes:

The limit levels specified for other parameters in Table 10a of the *Technical Memorandum Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Waters* shall also be followed.

The locations of the monitoring stations for the Project are shown in *Figure 2.1*. All *in situ* monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the surface water quality monitoring programme. Calibration for a DO meter was carried out before measurement according to the instruction manual of the equipment model. Details of the equipment used in the impact surface water quality monitoring works are provided in *Table 2.22*.

Monitoring Station	Location	Frequency	Monitoring Dates	Parameter		Equipment
0	Location Surface water discharge point DP4 Surface water discharge point DP6	Monthly	-	 pH Electrical conductivity (EC) DO SS COD BOD₅ TOC Ammoniacal -nitrogen Nitrate- nitrogen Nitrite- nitrogen TKN TN Phosphate Sulphate Sulphate 	 Bicarbonate Chloride Sodium Potassium Calcium Magnesium Nickel Manganese Chromium Cadmium Copper Lead Iron Zinc Mercury Boron 	YSI Professiona DSS (S/N: 17B100758) YSI Professiona DSS (S/N: 15H103928)
DP4 (Additional Monitoring)	Surface water discharge point DP4	Weekly	30 June 2022	 Carbonate Oil & Grease SS 		-

Table 2.22Impact Surface Water Quality Monitoring Details

(a) Impact surface water quality monitoring at DP3 was suspended from the monitoring event on 25 July 2019 until the actual commencement of construction works affecting DP3 in 2022.

Monitoring Schedule for the Reporting Period

The schedule for surface water quality monitoring during the reporting period is provided in *Annex C*.

Results and Observations

Three monitoring events for impact surface water quality monitoring were scheduled at all designated monitoring stations and one additional surface water quality monitoring event was scheduled at DP4 during the reporting period. However, sampling could not be carried out at the monitoring events below due to insufficient flow.

- 25 April 2022 at all monitoring locations;
- 25 May 2022 at DP6; and
- 24 June 2022 at DP6.

Details of impact water quality monitoring event are provided in *Annex F1*. Limit Level exceedance (SS) was recorded for surface water quality impact monitoring on 25 May 2022 and the exceedance was found to be project-related upon further investigation. Actions in accordance with the Event and Action Plan in *Annex F2* were undertaken. Additional surface water monitoring at DP4 for SS was conducted on 30 June 2022. The results of the surface water monitoring are summarized in *Table 2.23* below. Investigation reports of the exceedances are presented in *Annex F6*.

Table 2.23Details of Exceedances Recorded for Surface Water Quality Monitoring

Date	Monitoring Location	Parameter	Result	Limit Level	Remarks
25 May 2022	DP3	SS	31.8 mg/L	20 mg/L	Project-
					related
30 June 2022	DP4	SS	28.2 mg/L	20 mg/L	Weekly
					monitoring
					shall be
					continued

The result of additional surface water quality monitoring on 30 June 2022 exceeded the Limit Level. The SS exceedance at DP4 on 30 June 2022 was found to be project-related upon further investigation. The weekly surface water quality monitoring (SS) shall be continued at DP4 in the next reporting period until no exceedance of Limit Level. The Contractor was reminded to implement all relevant mitigation measures for the construction works and maintain good site practice. The ET will keep track on the monitoring data and ensure Contractor's compliance of the environmental requirements.

2.3.2 Leachate Monitoring

Monitoring Requirements and Equipment

According to the updated EM&A Manual, continuous monitoring of leachate level and daily monitoring of effluent quality were carried out during the operation/ restoration phase.

Reduction of effluent monitoring frequency (dry season) (from daily to monthly) was approved by EPD on 22 March 2022. Monthly effluent quality monitoring (dry season) shall be conducted from 23 March 2022.

Temperature, pH and volume of the effluent discharged from the leachate treatment plant were measured in-situ whereas the parameters as listed in *Table 2.24* were determined by ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066).

The Limit Levels of the leachate monitoring are provided in *Table 2.24*.

Parameters	Limit Level
Leachate Levels	
Leachate levels above the basal liner	1 m above the primary liner of the leachate containment system
Effluent Quality	
Temperature	> 43 °C
pH Value	6 - 10
Volume Discharged	>1,500 m ³
Suspended Solids (SS)	> 800 mg/L
Phosphate	> 25 mg/L
Sulphate	> 900 mg/L
Total Inorganic Nitrogen ^(a)	> 100 mg/L
Biochemical Oxygen Demand (BOD)	> 800 mg/L
Chemical Oxygen Demand (COD)	> 2,000 mg/L
Oil & Grease	> 20 mg/L
Boron	> 7,000 µg/L
Iron	> 7.5 mg/L
Cadmium	>1 µg/L
Chromium	> 400 µg/L
Copper	> 1,000 µg/L
Nickel	> 800 µg/L
Zinc	> 800 µg/L

(a) Total Inorganic Nitrogen include Ammoniacal-nitrogen, Nitrite-nitrogen and Nitratenitrogen.

All *in situ* monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the leachate quality monitoring programme. Details of the equipment used are provided in *Table 2.25*.

Table 2.25	Leachate Levels and Effluent Quality Monitoring Details
------------	---

Location	Frequency	Parameter	Monitoring Dates	Equipment
Leachate levels above the basal liner	Continuous	Leachate Levels	1 Apr – 30 Jun 2022	Pairs of pressure transducers
Effluent discharged from LTP	Daily for the first 3 months upon full operation of the LTP at wet season (Apr to Sep) and dry season (Oct to Mar), respectively and reduce to monthly thereafter subject to the monitoring results of the first 3 months for each season and agreement with the EIAO Authority, IEC and IC. (a)	 pH Temperature <i>Laboratory analysis:</i> Suspended Solids COD 	1 Apr - 30 Jun 2022	TOA HM- 30P (S/N: 790332) LUTRON WA-2017SD (S/N: T.016811) HANNA H198103 (Eqt No.: HK1561) COMARK PDT300 (S/N: 03948681155)

Note:

(a) Reduction of monitoring frequency will be subject to the monitoring results to demonstrate environmentally acceptable performance.

Monitoring Schedule for the Reporting Month

The schedule for leachate monitoring during the reporting period is provided in *Annex C*.

Results and Observations

The leachate levels and effluent quality monitoring results are summarised in *Table 2.26* and *Table 2.27*, respectively. The detailed monitoring results are provided in *Annex F3* and *Annex F4*, respectively.

Table 2.26Summary of Leachate Levels in the Reporting Period

Monitoring Location	Average Leachate Head Levels (cm) (Range in Bracket)	Limit Level (cm)
	April 2022	
Pump Station No. 1X (Cel	l 1X)	
Meter No. X-1	53 (42 - 66)	> 178
Meter No. X-2	73 (62 - 86)	
Average	63 (52 – 76)	
Pump Station No. 2X (Cel	1 2X)	
Meter No. X-3	78 (62 - 88)	> 180
Meter No. X-4	79 (62 – 90)	
Average	78 (62 – 89)	
Pump Station No. 3X (Cel	1 3X)	
Meter No. X-5	71 (48 - 90)	> 175
Meter No. X-6	71 (48 - 90)	
Average	71 (48 - 90)	
	May 2022	
Pump Station No. 1X (Cel	1 1X)	
Meter No. X-1	57 (42 - 101)	> 178
Meter No. X-2	76 (62 - 115)	
Average	67 (52 - 106)	
Pump Station No. 2X (Cel	1 2X)	
Meter No. X-3	79 (64 - 103)	> 180
Meter No. X-4	80 (66 - 104)	
Average	79 (65 - 104)	
Pump Station No. 3X (Cel	1 3X)	
Meter No. X-5	72 (53 – 110)	> 175
Meter No. X-6	72 (53 – 110)	
Average	72 (53 – 110)	
	June 2022	
Pump Station No. 1X (Cel	1 1X)	
Meter No. X-1	58 (44 - 70)	> 178
Meter No. X-2	76 (61 - 88)	
Average	67 (54 – 77)	
Pump Station No. 2X (Cel	1 2X)	
Meter No. X-3	70 (57 – 88)	> 180
Meter No. X-4	74 (64 - 93)	
Average	72 (61 - 91)	
Pump Station No. 3X (Cel	1 3X)	
Meter No. X-5	75 (46 – 112)	> 175
Meter No. X-6	76 (55 – 115)	
Average	75 (55 – 114)	

April 2022		Monitori	ng Result	ts	Limit Level
Parameters		Average	Min	Max	
Temperature	°C	29.5	21.2	35.3	>43 °C
pH Value	pH unit	8.6	8.4	9.0	6 - 10
Volume Discharged	m ³	616	88	1285	>1,500 m ³
Suspended Solids (SS)	mg/L	27.6	11.7	56.4	>800 mg/L
Phosphate	mg/L	9.1	7.8	10.2	> 25 mg/L
Sulphate	mg/L	144	121	164	>900 mg/L
Total Inorganic Nitrogen ^(a)	mg/L	45.7	32.1	72.5	>100 mg/L
BOD	mg/L	10	4	33	>800 mg/L
COD	mg/L	1,138	1,010	1,350	> 2,000 mg/L
Oil & Grease	mg/L	<5.0	<5.0	<5.0	> 20 mg/L
Boron	µg/L	5,669	5,030	6,110	>7,000 μg/L
Iron	mg/L	2.0	1.6	2.4	> 7.5 mg/L
Cadmium	μg/L	<1.0	<1.0	<1.0	>1 µg/L
Chromium	μg/L	135	120	141	>400 µg/L
Copper	μg/L	15.6	<10.0	53.0	>1,000 µg/L
Nickel	μg/L	127.8	118.0	139.0	> 800 µg/L
Zinc	μg/L	84	69	111	> 800 µg/L
May 2022		Monitori	ng Result	ts	Limit Level
Parameters		Average	Min	Max	
Temperature	°C	30.0	21.5	34.9	> 43 °C
pH Value	pH unit	8.2	7.8	8.4	6 - 10
Volume Discharged	m ³	1076.6	130.0	1496.0	>1,500 m ³
Suspended Solids (SS)	mg/L	29.9	4.2	79.8	> 800 mg/L
Phosphate	mg/L	4.7	0.2	8.9	> 25 mg/L
Sulphate	mg/L	335.1	124.0	650.0	> 900 mg/L
Total Inorganic Nitrogen ^(a)	mg/L	47.7	19.7	82.3	>100 mg/L
BOD	mg/L	9.2	4.0	17.0	> 800 mg/L
COD	mg/L	762.2	410.0	1130.0	> 2,000 mg/L
Oil & Grease	mg/L	<5.0	<5.0	<5.0	> 20 mg/L
Boron	μg/L	4183.5	2570.0	5940.0	> 7,000 µg/L
Iron	mg/L	1.3	0.5	1.9	> 7.5 mg/L
Cadmium	μg/L	<1.0	<1.0	<1.0	>1 µg/L
Chromium	μg/L	92.6	48.0	138.0	>400 µg/L
Copper	μg/L	12.9	<10.0	40.0	> 1,000 µg/L
Nickel	μg/L	84.3	34.0	129.0	> 800 µg/L
Zinc	μg/L	85.9	55.0	168.0	> 800 µg/L
June 2022		Monitori	ng Result	ts	Limit Level
Parameters		Average	Min	Max	
Temperature	°C	33.5	29.0	37.7	>43 °C
pH Value	pH unit	8.3	8.1	8.5	6 - 10
Volume Discharged	m ³	1128.0	34.0	1496.0	>1,500 m ³
Suspended Solids (SS)	mg/L	34.8	6.5	307.0	> 800 mg/L
Phosphate	mg/L	3.6	1.2	7.1	> 25 mg/L
	o/ =		. —		·

Table 2.27Summary of Effluent Quality Monitoring Results in the Reporting Period

ENVIRONMENTAL RESOURCES MANAGEMENT

Total Inorganic Nitrogen (a)	mg/L	65.7	50.1	95.0	>100 mg/L
BOD	mg/L	9.9	6.0	38.0	>800 mg/L
COD	mg/L	766.7	316.0	1080.0	> 2,000 mg/L
Oil & Grease	mg/L	<5.0	<5.0	<5.0	> 20 mg/L
Boron	μg/L	3819.6	2000.0	5170.0	> 7,000 µg/L
Iron	mg/L	1.2	0.6	1.8	> 7.5 mg/L
Cadmium	μg/L	<1.0	<1.0	<1.0	>1 µg/L
Chromium	μg/L	88.9	41.0	126.0	>400 µg/L
Copper	μg/L	13.3	<10.0	50.0	>1,000 µg/L
Nickel	μg/L	82.6	40.0	121.0	> 800 µg/L
Zinc	µg/L	89.1	48.0	161.0	>800 µg/L

All the leachate levels and effluent quality monitoring results were below the Limit Levels in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex F*2.

2.3.3 Groundwater Monitoring

Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project with incorporation of the proposed updates under the Amendment Summary approved by EPD on 15 June 2020, groundwater monitoring was carried out at 14 perimeter groundwater monitoring wells (including 3 up-gradient wells and 11 downgradient wells) (i.e. MWX-1 to MWX-14) to monitor the groundwater quality and level of the perimeter groundwater monitoring wells at monthly interval.

The Limit Levels for groundwater quality is provided in *Table 2.28* below.

Location	Limit Levels	
	Ammoniacal-nitrogen (mg L-1)	COD (mg L ⁻¹)
MWX-1	5.00	30
MWX-2	5.00	30
MWX-3	5.00	30
MWX-4	7.63	36
MWX-5	5.00	30
MWX-6	5.00	46
MWX-7	6.55	36
MWX-8	15.85	50
MWX-9	7.30	71
MWX-10	5.00	30
MWX-11	5.00	30
MWX-12	5.00	30
MWX-13	5.00	30
MWX-14	5.00	30

A bladder pump with Teflon sampling tube and adjustable discharge rates was used for purging and taking of groundwater sample from the monitoring wells. Filtered groundwater samples were collected by connecting a disposable in-line filter system to the tubing of the sampling pump, prior to storage and analysis by ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066).

A portable dip meter with 5mm accuracy was used for measurement of groundwater level at each well. The dip meter has an audio indicator of the water level and was checked before use.

The measurements of pH and electrical conductivity (EC) were undertaken *in situ*. *In situ* monitoring instruments in compliance with the specifications listed under Section 4.3.2 of the updated EM&A Manual were used to undertake the groundwater quality monitoring for the Project.

Details of the equipment used and the monitoring locations are summarised in *Table 2.29* and illustrated in *Figure 2.1*, respectively.

Monitoring Location	Frequency	Param	eter	Monitoring Dates	Equipment
All groundwater monitoring wells (MWX-1 to MWX-14)	Monthly	 Water level pH EC COD BOD5 TOC Ammoniacal-nitrogen Nitrate-nitrogen Nitrite-nitrogen TKN TKN Sulphate Sulphide Carbonate Bicarbonate Phosphate 	 Chloride Sodium Potassium Calcium Magnesium Nickel Manganese Chromium Cadmium Copper Lead Iron Zinc Mercury Boron 	11, 12 Apr 2022 10, 11, 18 May 2022, 6, 14 Jun 2022	YSI Professional DSS (S/N: 17B102764) YSI Professional DSS (S/N: 15H103928)

Table 2.29Groundwater Monitoring Details

Monitoring Schedule for the Reporting Month

The schedule for groundwater quality monitoring during the reporting period is provided in *Annex C*.

Results and Observations

The groundwater quality monitoring results and detailed monitoring results are summarised in *Table 2.30* and provided in *Annex F5*, respectively.

Location	Ammonia	acal-nitro	ogen (mg	L-1)	COD (mg	g L-1)		
	Moni	toring R	esults	Limit	Mon	itoring R	esults	Limit
	Average	Min	Max	Levels	Average	Min	Max	Levels
MWX-1	0.11	0.06	0.15	5.00	4.67	4	5	30
MWX-2	1.88	< 0.01	3.46	5.00	17.67	4	29	30
MWX-3	1.23	0.91	1.45	5.00	15.33	12	19	30
MWX-4	3.33	2.2	5.2	7.63	27.33	18	40	36
MWX-5	1.91	0.32	4.71	5.00	24.67	15	43	30
MWX-6	3.77	3.35	4.14	5.00	44.33	29	60	46
MWX-7	5.97	5.76	6.32	6.55	14.67	10	24	36
MWX-8	9.38	7.41	13	15.85	39.33	35	47	50
MWX-9	0.95	0.37	1.89	7.30	38.67	16	68	71
MWX-10	0.02	< 0.01	0.02	5.00	12.33	8	17	30
MWX-11	0.06	< 0.01	0.16	5.00	4.00	<2	6	30
MWX-12	0.01	< 0.01	0.02	5.00	3.33	<2	5	30
MWX-13	0.02	< 0.01	0.03	5.00	6.33	<2	12	30
MWX-14	0.03	< 0.01	0.06	5.00	2.00	<2	2	30

Limit Level exceedances were recorded for groundwater monitoring in the reporting period and actions in accordance with the Event and Action Plan presented in *Annex F2* were undertaken. Investigation of the Limit Levels exceedance was conducted and the investigation report is presented in *Annex F6*.

Based on the investigation conducted for the monitoring event with potential Limit Levels exceedance with the Contractor and the IEC, the groundwater quality (COD) exceedances at MWX-4, MWX5 and MWX6 on 11 April 2022 were considered non Project-related. The Contractor was reminded to implement all relevant mitigation measures for the construction and operation works and maintain good site practice. The ET will keep track on the monitoring data and ensure Contractor's compliance of the environmental requirements.

2.4 LANDFILL GAS MONITORING

2.4.1 Monitoring Requirements

According to the updated EM&A Manual of the Project, landfill gas monitoring was carried out at the perimeter of the waste boundary (monitoring wells), area between the SENTX Site boundary and the waste boundary (surface emission), occupied on-site building, service voids, utilities pit and manholes in the vicinity of the SENTX (build-up of landfill gas) during the operation/restoration phase.

The Limit Levels for landfill gas monitoring is provided in *Table 2.31* below.

Parameters	Monitoring Location	Limit Level (% (v/v))
Perimeter Landfill Gas Mor	nitoring Wells ^(a)		
Methane & Carbon Dioxide		Methane	Carbon Dioxide
	LFG1	1.0	2.2
	LFG2	1.0	4.2
	LFG3	1.0	6.3
	LFG4	1.0	7.0
	LFG5	1.0	3.4
	LFG6	1.0	9.1
	LFG7	1.0	1.5
	LFG8	1.0	1.7
	LFG9	2.5	1.7
	LFG10	1.0	1.6
	LFG11	3.0	2.0
	LFG12	13.2	1.5
	LFG13	22.5	2.7
	LFG14	1.0	1.6
	LFG15	18.2	2.0
	LFG16	1.0	1.7
	LFG17	10.5	2.1
	LFG18	2.3	1.9
	LFG19	6.3	3.1
	LFG20	1.0	4.2
	LFG21	1.0	4.3
	LFG22	1.0	3.9
	LFG23	1.0	10.3
	LFG24	1.0	4.0
	GP1	1.0	8.5
	GP2 (shallow)	1.0	11.4
	GP2 (deep)	1.0	10.4
	GP3 (shallow)	1.0	3.9
	GP3 (deep)	1.0	1.9
	GP4 (shallow)	1.0	2.3
	GP4 (deep)	1.0	5.6
	GP5 (shallow)	1.0	9.5
	GP5 (deep)	1.0	7.5
	GP6	1.0	7.8
	GP7	1.0	4.5
	GP12	1.0	2.3
	GP15	1.0	2.2
	P7	1.0	2.5
	P8	1.0	1.7
	Р9	1.0	2.7

Service Voids, Utilities Pits and Manholes

Methane (or flammable gas) Service voids, utilities 1% by volume pits and manholes

1% by volume (20% LEL)
oundary (Surface Emission)
30 ppm

(a) Limit Levels established based on the pre-operation phase baseline and additional landfill gas monitoring results in the Pre-operation Baseline Monitoring Report.


Gas analysers in compliance with the specifications listed under Section 5.4.1 of the updated EM&A Manual were used to monitor the gas parameters at the landfill gas monitoring wells, service voids, utilities pits and manholes. The gas analyser was calibrated by a laboratory accredited under HOKLAS at yearly intervals and checked before use to ensure the validity and accuracy of the results. A portable dip meter was used to monitor the water level in the monitoring wells.


Permanent gas monitoring systems with pre-set alarm levels for methane at 20% lower explosive limit (LEL, equivalent to 1% methane gas (v/v)) were installed and operated in all occupied on-site buildings at SENTX. A central control panel is equipped to alert site personnel when the gas concentration at any detector reaches the alarm level.

Flammable gas detector in compliance with the specifications listed under Section 5.4.1 of the updated EM&A Manual was used to measure flammable gas concentration. Flammable gas surface emission survey was conducted at a slow pace with the inlet tube of the meter probe a few centimeters above ground surface to detect flammable gas emitted from the ground surface.

Bulk gas samples were collected into inert sample containers (i.e. Tedlar Bag) and transferred to ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066) laboratory within 24 hours of collection for direct analysis on a gas chromatography within 48 hours after collection.

The equipment used in the landfill gas monitoring programme is summarised in *Table 2.32*. The landfill gas monitoring locations for perimeter landfill gas monitoring wells and service voids, utilities and manholes along the Site boundary and within the SENTX site are illustrated in *Figure 2.3 - 2.4* and *Annex G1*, respectively.





Monitoring Location	Frequency	Pa	rameter	Monitoring Dates	Equipment
Perimeter landfill gas monitoring wells (LFG1 to LFG24, P7 to P9, GP1 to GP7, GP12 and GP15)	Monthly	• • •	Methane Carbon dioxide Oxygen Atmospheric pressure	7 Apr 2022, 17 May 2022, 12 Jun 2022	GA5000 (S/N: G507306)
Service voids, utilities and manholes along the Site boundary and within the SENTX Site (UU1 to UU28)	Monthly	•	Methane Carbon dioxide Oxygen	8 Apr 2022, 16 May 2022, 13 Jun 2022	GA5000 (S/N: G507306)
Permanent gas monitoring system in all occupied on- site buildings	Continuous	•	Methane (or flammable gas) by permanent gas monitoring system	1 Apr – 30 Jun 2021	Permanent gas monitoring system
Areas between the SENTX Site boundary and the waste boundary and location of vegetation stress	Quarterly	•	Flammable gas emitted from the ground surface	18 May 2022	GMI Leak Surveyor (S/N: 554846)
Bulk gas sampling at least 2 of the perimeters LFG monitoring wells	Quarterly	•	Methane Carbon dioxide Oxygen Nitrogen Carbon monoxide Other flammable gas	17 May 2022	Gas sampling pump and Tedlar bags

Monitoring Schedule for the Reporting Month

The schedule for dust monitoring during the reporting period is provided in *Annex C*.

Results and Observations

The landfill gas monitoring results are summarised and provided in *Tables* 2.33 - 2.36 and Annex G2, respectively.

Location	Methane (% (v/v))				Carbon Dioxide (% (v/v))			
	Monitoring Results			Limit	Monitoria	ng Resu	lts	Limit
	Average	Min	Max	Level (a)	Average	Min	Max	Level (a)
LFG1	0.0	0.0	0.0	1.0	0.2	0.1	0.3	3.2
LFG2	0.0	0.0	0.0	1.0	0.4	0.0	0.7	4.3
LFG3	0.0	0.0	0.0	1.0	0.4	0.0	1.3	6.3
LFG4	0.0	0.0	0.0	1.0	0.3	0.0	0.7	7.0
LFG5	0.0	0.0	0.0	1.0	0.2	0.1	0.2	3.4
LFG6	0.6	0.0	1.8	1.0	0.9	0.0	2.1	9.1
LFG7	0.0	0.0	0.0	1.0	0.0	0.0	0.0	1.5
LFG8	4.1	0.0	8.9	12.6	0.2	0.0	0.5	2.4
LFG9	0.8	0.0	1.5	2.5	0.0	0.0	0.1	1.7
LFG10	1.8	0.0	2.9	3.5	0.1	0.0	0.1	1.6
LFG11	0.3	0.0	0.8	3.0	0.0	0.0	0.1	2.0
LFG12	0.0	0.0	0.0	13.2	0.0	0.0	0.0	1.5
LFG13	1.7	0.0	5.1	22.5	0.0	0.0	0.1	2.7
LFG14	0.9	0.0	2.4	5.2	0.0	0.0	0.0	1.8
LFG15	2.0	0.0	4.1	18.2	0.1	0.0	0.3	2.0
LFG16	0.0	0.0	0.0	1.0	0.0	0.0	0.0	2.0
LFG17	5.8	0.1	15.9	17.8	0.2	0.0	0.5	2.4
LFG18	0.0	0.0	0.0	2.3	0.0	0.0	0.0	2.1
LFG19	0.0	0.0	0.0	6.3	0.0	0.0	0.0	3.1
LFG20	0.0	0.0	0.0	1.0	0.1	0.0	0.3	4.6
LFG21	0.0	0.0	0.0	1.0	0.7	0.0	2.1	4.8
LFG22	0.0	0.0	0.0	1.0	0.0	0.0	0.0	4.0
LFG23	0.0	0.0	0.0	1.0	2.8	1.3	4.2	10.3
LFG24	0.0	0.0	0.0	1.0	0.9	0.8	1.0	4.7
GP1	0.0	0.0	0.0	1.0	0.1	0.1	0.1	10.6
GP2 (shallow)	0.0	0.0	0.0	1.0	0.1	0.0	0.1	11.4
GP2 (deep)	0.0	0.0	0.0	1.0	0.1	0.0	0.2	10.4
GP3 (shallow)	0.0	0.0	0.0	1.0	1.4	0.1	2.1	6.9
GP3 (deep)	0.0	0.0	0.0	1.0	0.4	0.1	1.0	5.6
GP4 (shallow)	0.0	0.0	0.0	1.0	0.1	0.1	0.1	11.6
GP4 (deep)	0.0	0.0	0.0	1.0	0.2	0.1	0.4	7.7
GP5 (shallow)	0.0	0.0	0.0	1.0	2.4	0.1	3.8	10.8
GP5 (deep)	0.0	0.0	0.0	1.0	0.1	0.0	0.1	7.5
GP6	0.0	0.0	0.0	1.0	3.9	0.1	6.1	8.4
GP7	0.0	0.0	0.0	1.0	0.3	0.0	0.6	4.5
GP12	0.0	0.0	0.0	1.0	0.2	0.1	0.3	2.3
GP15	0.0	0.0	0.0	1.0	0.0	0.0	0.1	2.2
P7	0.0	0.0	0.0	1.0	0.0	0.0	0.0	2.5
P8	0.0	0.0	0.0	1.0	0.0	0.0	0.1	1.7
P9	0.0	0.0	0.0	1.0	0.0	0.0	0.1	2.7

Table 2.33Summary of Landfill Gas Monitoring Results at Perimeter LFG Monitoring
Wells in the Reporting Period

Notes:

(a) Limit Levels established based on the pre-operation phase baseline and additional landfill gas monitoring results in the Pre-operation Baseline Monitoring Report.

Location	Methane (% (v/v))						
	Monitoring I	Monitoring Results					
	Average	Min	Max				
UU01	0.0	0.0	0.0	1.0			
UU02	0.0	0.0	0.0	1.0			
UU03	0.0	0.0	0.1	1.0			
UU04	0.0	0.0	0.0	1.0			
UU05	0.0	0.0	0.0	1.0			
UU06	0.0	0.0	0.0	1.0			
UU07	0.0	0.0	0.1	1.0			
UU08	0.0	0.0	0.0	1.0			
UU09	Inaccessibl	e due to on-goir	ng construction work	1.0			
UU10	0.0	0.0	0.0	1.0			
UU11	0.0	0.0	0.0	1.0			
UU12	Voided due	to latest site pro	gramme and on-going	1.0			
		operation v	work				
UU13	0.0	0.0	0.0	1.0			
UU14	0.0	0.0	0.0	1.0			
UU15	0.0	0.0	0.0	1.0			
UU16	0.0	0.0	0.0	1.0			
UU17	Voided due	to latest site pro	gramme and on-going	1.0			
		operation v	work				
UU18	0.0	0.0	0.0	1.0			
UU19	0.0	0.0	0.1	1.0			
UU20	0.1	0.0	0.1	1.0			
UU21	0.0	0.0	0.0	1.0			
UU22	0.0	0.0	0.1	1.0			
UU23	0.0	0.0	0.1	1.0			
UU24	0.0	0.0	0.0	1.0			
UU25	0.0	0.0	0.0	1.0			
UU26	0.0	0.0	0.0	1.0			
UU27	0.0	0.0	0.0	1.0			
UU28	0.0	0.0	0.0	1.0			

Table 2.34Summary of Landfill Gas Monitoring Results at Service Voids, Utilities Pits
and Manholes in the Reporting Period

Table 2.35Summary of Landfill Gas Bulk Gas Sampling Monitoring Results in the
Reporting Period

Parameters	Limit Level (LFG12) ^(a)	LFG12	Limit Level (LFG24) ^(a)	LFG24
Methane (% (v/v))	13.2	0.415	1.0	< 0.020
Carbon Dioxide (% (v/v))	1.5	0.038	4.7	1.03
Oxygen (% (v/v))	-	19.9	-	19.6
Nitrogen (% (v/v))	-	78.7	-	79.0
Carbon Monoxide (% (v/v))	-	< 0.020	-	< 0.020
Hydrogen (% (v/v))	-	< 0.020	-	< 0.020
Ethane (ppmv)	-	<1.0	-	<1.0
Propane (ppmv)	-	<1.0	-	<1.0
Butane (ppmv)	-	<1.0	-	<1.0

Notes:

(a) Limit Levels established based on the pre-operation phase baseline and additional landfill gas monitoring results in the Pre-operation Baseline Monitoring Report.

Table 2.36Summary of Flammable Gas Surface Emission Monitoring Results in the
Reporting Period

GPS Coordinates		Monitoring Results (ppm)	Limit Level (ppm)
Latitude (N)	Longitude (E)	5 (II)	· · · · · · · · · · · · · · · · · · ·
22°16′33″	114º16'17"	3	30
22°16′16″	114°27'78″	6	
22°16′15″	114º16'33"	12	
22°16′14″	114º16'28"	8	
22°16′23″	114º16'26"	8	
22°16′30″	114º16'26"	21	
22°16′37″	114º16'27"	15	
22°16′37″	114º16'31"	12	

The alarm of the permanent gas monitoring systems with pre-set levels for methane at 20% lower explosive limit (LEL, equivalent to 1% methane gas (v/v)) was not triggered at all occupied on-site buildings at SENTX from April to June 2022.

Limit Levels exceedance was recorded for perimeter landfill gas monitoring in the reporting period and actions in accordance with the Event and Action Plan presented in *Annex G3* were undertaken. Investigation of the Limit Levels exceedance was conducted and the investigation report is presented in *Annex G4*.

Based on the investigation conducted for the monitoring event with potential Limit Levels exceedance with the Contractor and the IEC, the landfill gas (methane) exceedance at LFG6 on 17 May 2022 was considered non Project-related. The Contractor was reminded to implement all relevant mitigation measures for the construction and operation works and maintain good site practice. The ET will keep track on the monitoring data and ensure Contractor's compliance of the environmental requirements.

2.5 LANDSCAPE AND VISUAL MONITORING

2.5.1 Monitoring Requirements

According to the updated EM&A Manual of the Project, the monthly landscape and visual audit was conducted on 22 April, 25 May and 24 June 2022 to monitor the implementation of the landscape and visual mitigation measures during operation/ restoration phase.

All relevant environmental mitigation measures listed in the approved EIA Report and the updated EM&A Manual and their implementation status are summarised in *Annex B*.

2.5.2 Results and Observations

The Contractor has implemented environmental mitigation measures as stated in the approved EIA Report and the EM&A Manual. Regarding the landscape and visual audit, the Contractor was reminded to maintain the advance screen planting works as soon as possible to ensure effective screening of views of project works from the High Junk Peak Trail. The Contractor has considered the mitigation measures during the design phase, including the preparation of the Construction Drawings and Detailed Landscape Design Drawings.

2.6 EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis with the Contractor, IEC and ER to monitor the implementation of proper environmental pollution control and mitigation measures for air quality, noise, surface water quality and waste management under the Project. In the reporting period, 13 site inspections were carried out on 7, 14, 21 and 28 April 2022 and 5, 12, 19 and 25 May 2022 and 2, 9, 16, 23 and 30 June 2022.

Key observations during the site inspections are summarized in Table 2.37.

Table 2.37	Key Observations Identified during the Site Inspections in this Reporting
	Period

Inspection Date	Environmental Observations and Recommendations
7 April 2022	• The Contractor shall remove the general refuse accumulated near
	DP3 and at the channel near sump house 3 and dispose of the waste
	regularly to minimise odour and pest issues.
	• The Contractor shall remove the stagnant water accumulated in the
	drip tray for generator at Cell 4X.
14 April 2022	• The Contractor shall clean up the oil spillage near sump house 3 and
	handle the clean-up materials as chemical waste.
	The Contractor shall provide drip tray for the chemical stored near
	sump house 4.
	• The Contractor shall maintain the drainage system near VWF and
	remove the stagnant water accumulated at DP6 channel and the
	sediment tank regularly, and spray larvicides for mosquito control, if
	necessary.
21 April 2022	The Contractor shall cover the stockpile of dusty materials near
	sediment trap to minimise dust impact.
	The Contractor shall replace the NRMM labels displayed on the
	excavator near Cell 4X and roller near sump house 3 in accordance
	with the COP.
	 The Contractor shall remove the deposited silt and grit and refuse
	accumulated at DP3 sediment pit, channel near sump house 3 and
	DP6 regularly, to ensure they are functioning properly at all times.
	 The Contractor shall clean up the oil spillage at the excavator near
	guardhouse, near sediment trap and maintenance workshop and
	handle the clean-up materials as chemical waste.
28 April 2022	 The Contractor shall remove the general refuse accumulated near
	Town gas plant and Sump house 3.
	The Contractor shall remove the concrete residue accumulated near
	EPD building and designate an area for concrete truck washing.
	 The Contractor shall provide drip tray for the chemical stored near
	EPD building.
	 The Contractor shall clean up the oil spillage on the road between
	biogas plant and LTP and handle the clean-up as chemical waste.

Inspection Date	Environmental Observations and Recommendations
5 May 2022	 The Contractor shall replace the faded NRMM label displayed on the generator near sediment trap. The Contractor shall provide drip trays for the chemicals stored near X10a channel and sump house 4. The Contractor shall remove the stagnant water accumulated at the channel near sump house 3. The Contractor shall remove the general refuse accumulated at
	channel X10a, near sediment trap and guard house and dispose of the waste regularly.
12 May 2022	• The Contractor shall plug the drip tray for the generator near Cell4X to avoid leakage.
	• The Contractor shall review the treatment capacity of the Wetsep near DP4 and DP6 to ensure all surface water is treated before discharge.
	• The Contractor shall enhance surface water management around the site and remove the stagnant water accumulated at the channel near sump house 3.
	• The Contractor shall remove the general refuse accumulated at channel X10a and dispose of the waste regularly.
19 May 2022	 The Contractor shall replace the NRMM label displayed on the electric generator near sump house 3 in accordance with COP. The Contractor shall operate the Wetsep near DP4 and review its' treatment capacity to prevent non-compliance with the standard in WPCO licence and EM&A requirement.
	 The Contractor shall clean up the oil spillage on the road between biogas plant and LTP and handle the clean-up as chemical waste. The Contractor shall remove the general refuse accumulated near sump house 3, DP4T and RC15 and dispose of the waste regularly to minimize odour and pest issue. The contractor shall remove the stagnant water accumulated in the
	drip tray for the electric generator near LTP.

Inspection Date	Enviror	mental Observations and Recommendations
25 May 2022	• T	he Contractor shall replace the NRMM label displayed on telescopic
		andler near buttress wall in accordance with COP.
	• T	he Contractor shall provide drip trays for the chemicals stored near
		ell 4X, at channel x10c, bar bending area and Paul Y container area.
		he Contractor shall also remove the stagnant water and chemical
		ccumulated in the drip trays near Paul Y container area and treat
		e clean-up materials as chemical waste.
		he Contractor shall clean up the oil spillage at channel x10c, Paul Y
		ontainer area, near town gas plant and around LTP and handle the
		ean-up materials as chemical waste.
		he contractor shall remove the stagnant water accumulated near
		P6 and spray larvicides for mosquito control, if necessary.
	• T	he Contractor shall review Wetsep treatment efficiency to prevent
	n	on-compliance with the WPCO standard and EM&A requirement.
	• T	he Contractor shall remove the general refuse accumulated near
	to	wn gas plant, bar bending area, Paul Y container area and RC15
	a	nd remove the gravel along the road near MSE wall and dispose of
	tł	ne waste regularly to maintain site cleanliness and tidiness.
	• T	he Contractor shall remove the concrete residue accumulated near
	Х	10C and designate an area for concrete truck washing.
	• T	he contractor shall remove the deposited silt and refuse
	a	ccumulated at the surface water channels near Paul Y container area
	a	nd town gas plant to ensure they are functioning properly at all
	ti	mes.
	• T	he contractor shall ensure that the wheel washing facilities are
		unctioning properly at all times and all trucks shall pass the wheel
		rashing facilities before leaving the site to keep the public road clear
		f muddy materials.
2 June 2022	• T	he Contractor shall display a NRMM label on the excavator near
		ell 4X.
	• T	he Contractor shall clean up the oil spillage near the drip tray at
		aul Y container area and handle the clean-up materials as chemical
	W	raste.
	• T	he Contractor shall remove the stagnant water accumulated at the
		fting eyes of the concrete blocks near Paul Y container area, and
		pray larvicides for mosquito control, if necessary.
	-	he Contractor shall maintain site tidiness and remove the general
		efuse accumulated near Paul Y container area and at the temporary
		rain near GVL container area.
9 June 2022		he Contractor shall provide surface water management around the
		te (especially at DP3 upstream) and review the treatment capacity
		f the Wetsep near DP4 and DP6 to ensure all surface water is treated
		efore discharge.
		he Contractor shall clean up the oil spillage near buttress wall and
		aul Y container area and handle the clean-up materials as chemical
		aste.
		he Contractor shall remove the stagnant water accumulated at the
		rip tray near Paul Y container area.
		he Contractor shall remove the concrete residue near Paul Y
		ontainer area and designate an area for concrete truck washing.
		he Contractor shall remove the general refuse and vegetation at the
	te	mporary drain near Paul Y container area and site entrance.

Inspection Date	Environmental Observations and Recommendations
16 June 2022	• The Contractor shall replace the faded NRMM label displayed on the
	excavator near sump house 4 in accordance with the COP.
	• The Contractor shall provide surface water management at DP3
	upstream (e.g. cover the exposed area and surface water diversion)
	to ensure that all surface water is treated before discharge.
	• The Contractor shall clean up the oil spillage near Paul Y container
	area and handle the clean-up materials as chemical waste.
	• The Contractor shall remove the stagnant water accumulated at the
	drip tray near Paul Y container area.
	• The Contractor shall remove the general refuse and stagnant water
	accumulated at the channel near sump house 3 and dispose of the
	waste regularly.
23 June 2022	• The Contractor shall cover the stockpile of dusty materials near DP3
	to minimise dust impact.
	• The Contractor shall remove the deposited silt and grit accumulated
	at the sediment pits at DP3 and DP6 regularly to ensure they are
	functioning properly at all times.
	• The Contractor shall cover the exposed soil area at DP3 upstream to
	minimise muddy surface runoff to DP3 channel.
	The Contractor shall remove the stagnant water accumulated at the
	drip tray near Paul Y container area and treat the contaminated
	water as chemical waste.
30 June 2022	• The Contractor shall remove/ cover the stockpile of dusty materials
	near buttress wall to minimise dust impact.
	• The Contractor shall seal the baffle plates at DP3 channel and outlet
	and maintain the silt fencing along DP3 channel to minimise SS
	runoff to the channel.
	The Contractor shall clean up the oil spillage near Towngas plant
	and handle the clean-up materials as chemical waste.
	• The Contractor shall remove the stagnant water accumulated at the
	drip tray near Paul Y container area.
	• The Contractor shall maintain site tidiness and remove the general
	refuse accumulated around Paul Y container area.

The Contractor has rectified all of the observations identified during environmental site inspections in the reporting period. Key environmental deficiencies identified and the corresponding rectification actions are presented in *Table 2.38*.

Deficiencies	Rectifications Implemented	Proposed Additional Control Measures
Surface Water		
Intercepting channels & drainage system	Reviewed drainage plan.	 Provision of additional drainage channels. Expedite the construction of permanent sediment trap and discharge culverts.
DP channels (design & regular silt removal)	 Carried out regular maintenance and cleaning of channels. DP4 channel: Area near the channel was paved with concrete and a bund was built. DP6 channel: Gravel piles on the channel were covered with concrete which serve as blocks for running water and to divide the channel into several sections. A pump was placed in the water zone in the upstream section to pump water to the Wetsep for treatment prior to the discharge to the last section before the weir plate. DP6: Pipes through the gravel piles between different channel sections were covered with geotextiles to block debris and silt. 	N.A.
Stockpiles & exposed soil	• Installed silt fencing near surface water channel along DP6 channel.	Improve soil covering.Compaction and cover for stockpiles and soil slopes.
Wetsep (treatment capacity & number)	 Reviewed Wetsep capacity. Chemicals dosage of the Wetsep was increased to enhance the efficiency. 	• Install additional Wetsep.
Backflow / ponding during heavy rainfall	• Raised with EPD (LDG) and CEDD.	N.A.

Table 2.38Summary of Environmental Deficiencies Identified and Corresponding
Additional Control Measures

2.7 WASTE MANAGEMENT STATUS

The Contractor has registered as a chemical waste producer under the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.

As informed by the Contractor, waste generated during this reporting period include mainly non-inert Construction Waste and chemical wastes. Reference has been made to the waste flow table prepared by the Contractor. The quantities of different types of wastes and imported fill materials are summarised in *Table 2.39*.

Table 2.39Quantities of Different Waste Disposed and Imported Fill Materials

Month/ Year	Inert C&D Materials ^(a) (in '000m ³)	Import (in '000 Rock		Inert Construction Waste Re- used (in '000m ³)	Non-inert Construction Waste ^(c) (in '000m ³)	Recyclable Materials ^(d) (in '000kg)	Chemical Wastes (in '000kg)
1 - 30 Apr 2022	0	0	0	0	0.013	0	0.800
1 – 31 May 2022	0	0	0	0	0.002	0	0.800
1 – 30 June 2022	0	0	0	0	0	0	0.800

Notes:

(a) Inert construction wastes include hard rock and large broken concrete, and materials disposed as public fill. Density assumption: 1.6 (kg/L) for public fill.

(b) Imported fill refers to materials generated from other project for on-site reuse.

(c) Non-inert construction wastes include general refuse disposed at landfill. Density assumption: 0.9 (kg/L) for general refuse.

(d) Recyclable materials include metals, paper, cardboard, plastics and others.

2.8 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

A summary of the Environmental Mitigation Implementation Schedule is presented in *Annex B*. The necessary mitigation measures were implemented properly for the Project.

2.9 SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT

The operation/ restoration phase air quality and noise monitoring results complied with the Action and Limit Levels in the reporting period.

Three exceedances of the Limit Level for groundwater (COD) and two exceedances of the Limit Level for surface water (SS) were recorded for water quality impact monitoring in the reporting period. The groundwater (COD) exceedances at MWX-4, MWX-5 and MWX-6 on 11 April 2022 were considered non Project-related upon further investigation. The surface water (SS) exceedance at DP4 on 25 May 2022 and 30 June 2022 were found deemed to Project-related activities. Weekly surface water quality monitoring (SS) shall be continued at DP4 in the next reporting period until no exceedance of Limit Level.

One exceedance of the limit level of perimeter landfill gas (methane) was recorded for landfill gas monitoring in the reporting period. The perimeter landfill gas (methane) exceedance at LFG6 on 17 May 2022 was considered non Project-related upon further investigation.

Cumulative statistics on exceedances is provided in Annex H.

2.10 SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

There were no complaints, notification of summons or prosecution recorded in the reporting period.

Statistics on complaints, notifications of summons and successful prosecutions are summarised in *Annex H*.

CONCLUSION AND RECOMMENDATION

This Quarterly EM&A Report presents the findings of the EM&A activities undertaken during the period from 1 April to 30 June 2022 in accordance with the updated EM&A Manual and the requirements of the Environmental Permit (*EP-308/2008/B*).

Air quality quality (24-hour TSP, odour, thermal oxidiser, landfill gas flare and landfill gas generator stack emission, ambient VOCs , ammonia and H₂S), noise, water quality (surface water, leachate and groundwater) and landfill gas monitoring were carried out in the reporting period. Results for air quality and noise monitoring complied with the Action and Limit Levels in the reporting period. Three exceedances of the Limit Level for groundwater (COD), two exceedances of the Limit Level for surface water and one exceedance of the Limit Level for perimeter landfill gas were recorded in the reporting period.


Thirteen environmental site inspections were carried out during the reporting period. Environmental deficiencies were identified during the site inspection and the Contractor has proposed additional control measures to rectify the deficiencies.

There were no complaints, notification of summons or prosecution recorded in the reporting period.

It is noted that most environmental pollution control and mitigation measures were properly implemented and the construction and operation activities of the Project did not introduce any adverse impact to the sensitive receivers in the reporting period. Yet, some environmental deficiencies were identified during the reporting period and additional control measures have been proposed by the Contractor to rectify the corresponding deficiencies. The monitoring programme has been reviewed and was considered as adequate to cater for the nature of works in progress. Change to the monitoring programme was thus not recommended at this stage. The monitoring programme will be evaluated as appropriate in the next reporting period. The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures. Annex A

Work Programme

# WE	/BS Path Activity Activity Name	Dur Start Finish Total Predecessor Details Successor Details Float	<u>2018</u> 2020 2022 2023
336 337		Float	Q2 Q3 Q4 Q1 Q2 Q3
338 339			
340 341 342			
342 343 344 345			
345 346 347			
348 349			
350 351			
352 353	SA2.5 Construction (Initial Works) SA2.5.02 Advance Works & Site Establishment SA2.5.02.01 Site Establishment & Mobilization	1153 12-Apr-18 07-Jun-21 705 1148 12-Apr-18 02-Jun-21 35 222 40 Apr-40 40 Apr-40 800	
355 356	SA2.3.02.01 Site Establishment & Mobilization 5.02.01 52-1000 Site Mobilization for Parts X1 & X2 5.02.01 52-1100 Site Mobilization for Parts X3, X4 & X5	333 12-Apr-18 10-Mar-19 820 Control 30 31-Dec-18 29-Jan-19 820 11-1100: FS, 11-1200: FS 52-1300: FS, M 3. 1: FS, M 3. 2: FS 30 12-Apr-18 11-May-18 1083 11-1300: FS, 11-1400: FS, 11-1500: FS 52-1300: FS, M 3. 1: FF	
357 358	5.02.0152-1200Temporary Office for Employer / ER / IC5.02.0152-1300Hoarding and Fencing Works	60 10-Oct-18 08-Dec-18 0 23-1300: FS 11-1700: SS, M 3. 1: FS 40 30-Jan-19 10-Mar-19 820 52-1000: FS, 52-1100: FS 32-1500: FS, M10. 1: FS -26, M10. 2: FS	S -13, M10. 3: FS
359 360	SA2.5.02.02 Site Survey & Investigation Works for Parts X1 & X2 5.02.02 52-1400 Condition Survey	50 31-Dec-18 18-Feb-19 840 11-1100: FS, 11-1200: FS 52-1600: FS	
361 362	5.02.02 52-1500 Topographic Survey 5.02.02 52-1600 Site inspection, Review of Condition Survey Report	20 31-Dec-18 19-Jan-19 845 11-1100: FS, 11-1200: FS 52-1600: FS 25 25-Jan-19 18-Feb-19 840 52-1500: FS, 52-1400: FS 32-1500: FS	
363 364 365	SA2.5.02.03 Site Survey & Investigation Works for Parts X3, X4 & X5 5.02.03 52-1700 Condition Survey 5.02.03 52-1800 Topographic Survey	50 12-Apr-18 31-May-18 1103 25 12-Apr-18 06-May-18 1103 11-1300: FS, 11-1400: FS, 11-1500: FS 52-1900: FS 20 12-Apr-18 01-May-18 1108 11-1300: FS, 11-1400: FS, 11-1500: FS 52-1900: FS	
366 367	5.02.03 52-1900 Site inspection, Review of Condition Survey Report SA2.5.02.04 Environmental Monitoring	25 07-May-18 31-May-18 1103 52-1700: FS, 52-1800: FS 32-1500: FS 975 02-Oct-18 02-Jun-21 35 35	
368 369	5.02.04 52-2000 Installation of Monitoring Stations & Wells (GP & GW) 5.02.04 52-2100 Installation of Monitoring Stations & Wells (GP & GW) on Buttress Wall 5.02.04 52-2100 Installation of Monitoring Stations & Wells (GP & GW) on Buttress Wall	120 02-Oct-18 29-Jan-19 0 23-1600: FS 52-2200: SS 60 120 02-Oct-18 29-Jan-19 0 23-1600: FS 52-2200: SS 60 30 01-Dec-18 30-Dec-18 0 52-2000: SS 60, 52-2100: SS 60 11-1100: FS	
370 371 372	5.02.04 52-2200 Conduct Baseline Monitoring for Construction (one month) 5.02.04 52-2300 Conduct Baseline Monitoring for Operation (one year) SA2.5.03 Civil Engineering Works	30 01-Dec-18 30-Dec-18 0 52-2000: SS 60, 52-2100: SS 60 11-1100: FS 365 03-Jun-20 02-Jun-21 35 32-1500: FS -400, 53-4500: FS 12-1400: FS 748 13-Jan-19 29-Jan-21 834 64	
373 374	SA2.5.03.0 Buttress Wall 5.03.0 53-1000 Section adj. SENT	475 02-Mar-19 18-Jun-20 83 53 300 13-Apr-19 06-Feb-20 96 11-1300: FS, 23-2500: FS, 53-3000: FS, 31-1200: FS, 53-1100: FS, 53-1300: FS, 53-3100: FS, 53-5100: FS, 53-5100: FS, 53-5100: FS,	5, M 3. 5: FS -150, M 3.
375 376	5.03.0 53-1100 Diversion of SENT Landfill Gas Pipe 5.03.0 53-1200 Section at Cell 4	45 07-Feb-20 22-Mar-20 96 23-2500: FS, 53-1000: FS 53-1300: FS, 54-4000: FS, M 3. 3: FS 400 02-Mar-19 04-Apr-20 83 11-1300: FS, 23-2500: FS, 53-3000: FS, 11-1400: FS 53-1300: FS, 53-3100: FS, M 3. 7: FS, M	
377	5.03.0 53-1300 Install Landfill Gas Pipe on Buttress Wall	75 05-Apr-20 18-Jun-20 83 41-1500: FS, 53-1100: FS, 53-1200: FS, 53-1000: FS 54-4000: FS	
378 379	SA2.5.03.1 Landfill Cell 1 5.03.1 53-1400 Earth bund (Eastern)	503 13-Jan-19 29-May-20 214 90 90 04-Aug-19 01-Nov-19 9 11-1100: FS, 23-2500: FS, 53-4200: FS, 53-2800: FS 53-2000: FS, 53-2300: FS, 53-3400: FS, 6 63-1100: FS, 63-1200: FS, 63-1300: FS, 6 63-1100: FS, 63-1200: FS, 63-1300: FS, 6 63-1100: FS, 63-1200: FS, 63-1300: FS, 6	
380	5.03.1 53-1500 Earth bund (Southern)	90 26-Apr-19 24-Jul-19 314 11-1100: FS, 23-2500: FS, 53-2800: FS 53-2000: FS, 53-2200: FS, 53-2300: FS, 53-2300: FS, 53-2300: FS, 53-3800: FS	
381 382	5.03.1 53-1600 Earth bund (Western) 5.03.1 53-1700 Intercell bund (Cell 1/2)	90 13-Jan-19 12-Apr-19 417 11-1100: FS, 23-2500: FS 53-1900: FS, 53-2000: FS, 53-2200: FS, 53-2200: FS, 53-2200: FS, 53-2200: FS, 53-2200: FS, 53-2000: FS, 53-2000: FS, 53-2000: FS, 53-2000: FS, 53-2000: FS 75 13-Jan-19 28-Mar-19 432 11-1100: FS, 23-2500: FS 53-2000: FS	53-3800: FS
383	5.03.1 53-1900 Pump Station (PS#1X)	90 13-Jan-19 12-Apr-19 217 11-1100: FS, 23-2500: FS, 31-1300: FS 53-1900: FS, 63-1100: FS, 63-1200: FS, 73-1200: FS, 73-1200: FS, 73-1200: FS, 73-1200: FS, 7	
385	5.03.1 53-2000 Lining Works	135 02-Nov-19* 15-Mar-20 214 41-1500: FS, 53-1400: FS, 53-1500: FS, 53-1600: FS, 53-2100: FS 53-2100: FS	
386 387	5.03.1 53-2100 Protective Stone Laying & Leachate Collection Pipe 5.03.1 53-2200 Install Leachate Force Main	75 16-Mar-20 29-May-20 214 53-2000: FS, 41-1500: FS, 53-1900: FS 32-1500: FS, 54-2800: FS, M 4. 3: FS 75 25-Jul-19 07-Oct-19 449 53-1500: FS, 53-1600: FS, 41-1500: FS, 53-1900: FS 54-2800: FS	
388 389	5.03.1 53-2300 Install Landfill Gas Pipe on earth bund 5.03.1 53-2400 Leachate Pipe Connection (Cell 1 to LTP)	55 02-Nov-19 26-Dec-19 258 41-1500: FS, 53-1400: FS, 53-1500: FS 54-4000: FS 30 09-Mar-20 07-Apr-20 266 23-2500: FS, 54-1000: SS 54-2800: FS	
390 391	SA2.5.03.4 Landfill Cell 4 5.03.4 53-2500 Provide Temporary Leachate Pipe on Cell 4 Area SA2.5.03.5 Drainage - Surface Run-Off	30 09-Jul-20 07-Aug-20 144 4 30 09-Jul-20 07-Aug-20 144 23-2500: FS, 63-2600: SS -90 54-2800: FS, M 3. 3: FS 740 16-Jan-19 24-Jan-21 839 54-2800: FS, M 3. 3: FS	
393 394	5.03.5 53-2600 Construct Cut-Off Channel 12A 5.03.5 53-2700 Connect Cut-Off Channel 12A to DP6	60 16-Jan-19 16-Mar-19 9 11-1100: FS, 23-2800: FS 53-2700: FS 20 17-Mar-19 05-Apr-19 9 53-2600: FS, 31-1400: FS, 23-1900: FS 53-2800: FS	
395 396	5.03.5 53-2800 Diversion from Existing Trapezoidal Channel into Channel 12A 5.03.5 53-2900 Removal of Existing Trapezoidal Channel along Eastern Bund	20 06-Apr-19 25-Apr-19 9 53-2700: FS 53-1400: FS, 53-1500: FS, 53-2900: FS, 6 63-1900: FS, M 3. 3: FS 30 26-Apr-19 25-May-19 9 53-2800: FS 53-4200: FS	5, 63-100: FS,
397 398	5.03.5 53-2900 Reinoval of Existing Trapezoldal Channel along Eastern bund 5.03.5 53-3000 Cut-Off Channel C4 Diversion to Cut-Off Channel 17-2 5.03.5 53-3100 Cut-Off Channel X5 on Buttress Wall, Cell 4, Cell 3	30 26-Api-19 23-May-19 9 53-2000. FS 53-4200. FS 45 16-Jan-19 01-Mar-19 83 11-1300: FS, 23-2800: FS 53-1000: FS, 53-1200: FS 90 05-Apr-20 03-Jul-20 289 53-1000: FS, 53-1200: FS 53-3200: FS	
399 400	5.03.553-3200Temporary Diversion Cut-Off Channel X5 to 12A5.03.553-3300Culvert X5 (5m long) & Perm Connection of Cut-Off Channel X5	20 04-Jul-20 23-Jul-20 289 53-3100: FS, 23-1900: FS 53-3300: FS, M 3. 4: FS 30 26-Dec-20 24-Jan-21 134 53-4100: FF, 63-1900: FS, 53-3200: FS 32-1500: FS	
401 402	5.03.5 53-3400 Construct Perimeter Channel X6 on Eastern Bund & Southern Bund of Cell 1 5.03.5 53-3500 Construct Perimeter Channel X6 on Eastern Bund of Cell 2 5.03.5 53-3500 Construct Perimeter Channel X6 on Eastern Bund of Cell 2	50 02-Nov-19 21-Dec-19 249 53-1400: FS, 53-1500: FS 53-3500: FS 50 20-Feb-20 09-Apr-20 189 63-1000: FS, 53-3400: FS 53-3600: FS 50 20-km 20 09-Apr-20 189 63-1000: FS, 53-3400: FS 53-3600: FS	
403 404	5.03.5 53-3600 Construct Perimeter Channel X6 Eastern Bund of Cell 3 5.03.5 53-3700 Culvert X6 (25m long) at Cell 1 Southern Bund 5.03.5 53 3800 Perimeter Channel (V9R) at Cell 1 Southern Bund	50 09-Jun-20 28-Jul-20 129 63-1900: FS, 53-3500: FS 53-3900: FS 75 25-Jul-19 07-Oct-19 1314 53-1500: FS 53-1500: FS 45 25-Jul 19 07-Sop 19 1344 53-1500: FS 53-1500: FS	
405	5.03.5 53-3800 Perimeter Channel (X9B) at Cell 1 Southern & Western Bund 5.03.5 53-3900 Drop Inlet & Culvert (X9) - 21m long	45 25-Jul-19 07-Sep-19 1344 53-1500: FS, 53-1600: FS 180 29-Jul-20 24-Jan-21 129 11-1100: FS, 23-1900: FS, 53-3600: FS 53-4000: FF, 53-4100: FF, 53-6000: FS, N 2: FS FS 53-4000: FF, 53-4100: FF, 53-6000: FS, N 53-4000: FF, 53-4100: FF, 53-6000: FS, N	, M 9. 1: FS -90, M 9.
407	5.03.5 53-4000 Sediment Trap (ST) 5.03.5 53-4100 Dual Culvert 74m long (connect to DP4)	180 29-Jul-20 24-Jan-21 129 11-1100: FS, 23-1900: FS, 11-1200: FS, 53-3900: FF 53-6000: FS, M 9. 3: FS -90, M 9. 4: FS 180 29-Jul-20 24-Jan-21 129 11-1100: FS, 11-1200: FS, 23-1900: FS, 53-3900: FF 53-3000: FF, 53-6000: FS, M 9. 1: FS -90	
409	5.03.5 53-4100 Dual Culvert 74m long (connect to DP4) SA2.5.03.6 Drainage - Ground Water 5.03.6 53-4200 Construct Groundwater Collection Pipe along Cells X1 & X2 Eastern Bund	180 29-Jul-20 24-Jan-21 129 11-1100: FS, 11-1200: FS, 23-1900: FS, 53-3900: FF 53-3300: FF, 53-6000: FS, M 9. 1: FS -90 200 26-May-19 11-Dec-19 209 6000000000000000000000000000000000000	
411	5.03.6 53-4300 Construct Groundwater Collection Pipe along Cell X3 Eastern Bund	50 04-Aug-19 22-Sep-19 159 53-4200: FS 53-4400: FS, 63-1900: FS	
412 413 414	5.03.6 53-4400 Construct Groundwater Collection Pipe along Intercell Bund X2/X3 5.03.6 53-4500 Construct Manhole MH-X1 SA2.5.03.7 Utilities - Distribution within New Infrastructure Area	50 23-Sep-19 11-Nov-19 209 53-4300: FS 53-4500: FS, 63-1200: FS 30 12-Nov-19 11-Dec-19 209 53-4400: FS 52-2300: FS, M 9. 5: FS 391 11-Aug-19 04-Sep-20 276 276 276	
415 416	5.03.753-4600Power Supply HV Works (Transformer & HV switchgear)5.03.753-4700Power Distribution, LV Power Supply Works	5 30-Jun-20 04-Jul-20 0 54-3000: FS 12-1200: FS 2 05-Jul-20 06-Jul-20 0 54-3100: FS, 12-1200: FS 12-1000: FS	
417 418	5.03.7 53-4800 Sewerage (Collection to LTP) 5.03.7 53-4900 Sewerage (Discharge to Site Boundary)	60 07-Jul-20 04-Sep-20 271 54-1000: FS, 54-3100: FS, 54-3300: FS, 54-4100: FS 12-1100: FS, 53-6100: FS 60 07-Jul-20 04-Sep-20 271 54-1000: FS, 54-4100: FS, 54-4600: FS 12-1100: FS, 53-6100: FS	
419 420	5.03.7 53-5000 Sewerage (Discharge to Site Boundary) 5.03.7 53-5000 Lighting Provision 5.03.7 53-5100 Fire Services	60 07-Jul-20 04-Sep-20 271 54-1000: FS, 54-4100: FS, 54-4600: FS 12-1100: FS, 53-6100: FS 30 07-Jul-20 05-Aug-20 6 54-1000: FS, 54-4100: FS, 54-4600: FS 12-1100: FS, 32-2100: FS 115 12-Mar-20 04-Jul-20 2 53-6800: FS 12-1000: FS	
421 422	5.03.7 53-5200 Water Supply (Fresh & Salt) 5.03.7 53-5300 Telecom & Network	115 12-Mar-20 04-Jul-20 338 53-6600: FS, 53-6700: FS 12-1100: FS 45 11-Aug-19 24-Sep-19 622 53-6400: FS 12-1100: FS	
423 424 425	5.03.7 53-5400 Gas Network (LFG to LTP) SA2.5.03.8 Utilities - Works Associated with Utilities Undertakers SA2.5.03.8.U1 CLP	15 22-Jun-20 06-Jul-20 176 54-1000: FF 54-2800: FS 703 27-Feb-19 29-Jan-21 129 6 6 459 27-Feb-19 30-May-20 43 43 6	
426	5.03.8.U1 53-5500 Excavate Trench for CLP Cable	100 13-May-19 20-Aug-19 194 23-2900: FS 53-5800: FS, 54-1000: SS, 54-4100: SS, 54-5100: SS,	
427 428	5.03.8.U1 53-5600 Backfill Trench after CLP Cable Laying 5.03.8.U1 53-5700 CLP Cable Laying (from CLP Substation to Site Boundary) 5.03.8.U1 53-5800 CLP Cable Laying (from Site Boundary to H)/ Switchroom)	30 01-May-20 30-May-20 43 53-5800: FS 54-1000: FF, 54-4100: FF, 54-4600: FF 200 27-Feb-19 14-Sep-19 229 32-2400: FS 54-3000: FS 54-3000: FS 60 02-Mar-20 30-Apr-20 0 53-5500: FS 53-5500: FS 53-5600: FS 54-3000: FS	
429 430	5.03.8.U1 53-5800 CLP Cable Laying (from Site Boundary to HV Switchroom) 5.03.8.U1 53-5900 CLP HV associated equipment installation	60 02-Mar-20 30-Apr-20 0 53-5500: FS, 54-2900: FS, 32-2400: FS, 53-5900: FF 15 53-5600: FS, 54-3000: FS 120 18-Dec-19 15-Apr-20 0 54-2900: FS, 32-2400: FS 53-5800: FF 15 53-5800: FF 15	
431 432	SA2.5.03.8.U2 DSD 5.03.8.U2 53-6000 Connection to Storm Drain System 5.03.8.U2 53-6100 Connection to Equil Drain System	147 05-Sep-20 29-Jan-21 129 5 25-Jan-21 29-Jan-21 129 5 25-Jan-21 129 53-4100: FS, 53-4000: FS, 53-3900: FS 32-1500: FS	
433 434 435	5.03.8.U2 53-6100 Connection to Foul Drain System SA2.5.03.8.U3 Telecom 5.03.8.U3 53-6200 Excavate Trench for PCCW	5 05-Sep-20 09-Sep-20 271 53-4800: FS, 53-4900: FS 32-1500: FS 100 13-May-19 20-Aug-19 327 53-6400: FS, 54-1000: SS, 54-4100: SS, 54-5100: SS, 54-5100: SS, 54-5100: SS, 54-5100: SS, 54-5100: SS, 5	5, 54-4600: SS, M10.
436	5.03.8.U3 53-6300 Backfill Trench after PCCW Cable Laying	10 11-Aug-19 20-Aug-19 327 53-6400: FS 54-1000: FF, 54-4100: FF, 54-4600: FF	
437 438	5.03.8.U3 53-6400 Laying Cables & Connection SA2.5.03.8.U4 WSD	30 12-Jul-19 10-Aug-19 327 53-6200: FS 53-5300: FS, 53-6300: FS 304 13-May-19 11-Mar-20 338 53-5300: FS 53-5300: FS	
439 440	5.03.8.U4 53-6500 Install Watermain & Piping for Water Supplies 5.03.8.U4 53-6600 Connection for Fresh Water & Meter Installation	60 13-May-19 11-Jul-19 216 23-2900: FS 53-6600: FS, 53-6700: FS, 53-6800: FS, 53 30 11-Feb-20 11-Mar-20 338 53-6500: FS, 32-2300: FS 53-5200: FS	, 53-6900: FS
441 442	5.03.8.U4 53-6700 Connection for Salt Water 5.03.8.U4 53-6800 Connection for Fire Services 5.03.8.U4 53-6800 Connection for Fire Services	30 11-Feb-20 11-Mar-20 338 53-6500: FS, 32-2300: FS 53-5200: FS 30 11-Feb-20 11-Mar-20 2 53-6500: FS, 32-2300: FS 53-5100: FS 30 11-Feb-20 11-Mar-20 2 53-6500: FS, 32-2300: FS 53-5100: FS 30 11-Feb-20 11-Mar-20 2 53-6500: FS, 32-2300: FS 53-5100: FS	
443 444 445	5.03.8.U4 53-6900 Connection for Cooling Tower & Meter Installation SA2.5.03.8.U5 HyD Lighting 5.03.8.U5 53-7000 Installation of Public Street Lighting / Handover	30 11-Feb-20 11-Mar-20 117 53-6500: FS, 32-2300: FS 54-2700: FS, 54-3900: FS 120 07-Jul-20 03-Nov-20 216	
446 447 448	SA2.5.04 Building Construction, incl. E&M and System Installation, and T&C SA2.5.04.A Part X1 Area A 5.04.A 54-1000 General Area & Access Road	890 31-Dec-18 06-Jul-20 36 23-1300: FS, 53-5500: SS, 53-5600: FF, 53-6200: SS, 32-2100: FS, 53-2400: SS, 53-4800: FS, 53	
449	5.04.A 54-1000 General Area & Access Road 5.04.A 54-1100 Carpark & Supporting Area	120 09-Mar-20 06-Jul-20 6 23-1300: FS, 53-5500: SS, 53-5600: FF, 53-6200: SS, 53-62	, 68-1700: FS
450	5.04.A 54-1200 Carpark & Supporting Area 5.04.A 54-1200 Diesel Fuel Tanks	60 31-Dec-16 26+eb-19 64 23-1300: FS, 11-1100: FS 32-1500: FS, M 5.11: FS - 30, M 5.12: FS, 54-1800: FS 60 08-May-20 06-Jul-20 36 23-1300: FS, 23-5200: FS, 12-1000: FF, 11-1100: FS 32-2200: FS	
451	5.04.A 54-1300 EPD Building 5.04.A 54-1400 Fire Service Tank	270 30-Apr-19 24-Jan-20 44 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1700: SS 60 32-2100: FS, M 5. 4: FS -135, M 5. 5: FS, 54-1400: SS 60 270 29-Jun-19 24-Mar-20 44 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1300: SS 60 32-2100: FS, M 5. 10: FS, 12-1000: FS, 54-1400: SS 60	
453	5.04.A 54-1400 Fire Service Tank 5.04.A 54-1500 GVL Building	270 29-Jun-19 24-Mar-20 44 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1300: SS 60 32-2100: FS, M 5.10: FS, 12-1000: FS, 54 300 31-Dec-18 26-Oct-19 44 23-1300: FS, 23-5200: FS, 11-1100: FS 32-2100: FS, M 5.1: SF 30, M 5.2: SF 15 54-1700: SS 60 32-2100: FS, M 5.1: SF 30, M 5.2: SF 15 54-1700: SS 60	
454	5.04.A 54-1600 Laboratory Building 5.04.A 54-1700 Maintenance Building & Area	270 28-Aug-19 23-May-20 44 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1400: SS 60 32-2100: FS, M 5. 6: FS -135, M 5. 7: FS, 32-2200: FS	
455 456	5.04.A 54-1700 Maintenance Building & Area 5.04.A 54-1800 Storage Facility & Area	270 01-Mar-19 25-Nov-19 44 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1500: SS 60 32-2100: FS, M 5. 8: FS -135, M 5. 9: FS, 54-1300: SS 60 60 01-Mar-19 29-Apr-19 64 23-1300: FS, 11-1100: FS, 54-1100: FS 32-1500: FS, M 5.11: FS -30, M 5.12: FS, 54-2000: FS	
457	5.04.A 54-1900 Waste Oil Tanks	90 08-Apr-20 06-Jul-20 36 23-1300: FS, 23-5200: FS, 12-1000: FF, 11-1100: FS 32-2200: FS	
458	5.04.A 54-2000 Water Service House SA2.5.04.B Part X1 Area B SA2.5.04 B 1 BioPlant Building	60 30-Apr-19 28-Jun-19 64 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1800: FS 32-2100: FS, M 5.10: FS, 12-1000: FS, 54 890 31-Dec-18 07-Jun-21 0 230 17. Jap 19 13. Dag 19 243	
460 461	SA2.5.04.B.1 BioPlant Building 5.04.B.1 54-2100 LTP BioPlant Building	330 17-Jan-19 12-Dec-19 243 330 17-Jan-19 12-Dec-19 243 23-1300: FS, 23-5200: FS, 23-3200: FS, 11-1100: FS, 32-2200: FS, 32-2200: FS, M 6. 2: FS -16 500 24 Dec 49 40 Apr 90 24	165, M 6. 3: FS
462 463	SA2.5.04.B.2 Leachate Treatment Plant 5.04.B.2 54-2200 Main Plant Area included Civil works	589 31-Dec-18 10-Aug-20 21 274 31-Dec-18 30-Sep-19 0 23-1300: FS, 23-3200: FS, 11-1100: FS 54-2300: FS, 54-2400: FS, 54-2500: FS, 64-2500: FS, 64-25	
464	5.04.B.2 54-2300 MEP Installation	220 01-Oct-19 07-May-20 0 41-2100: FS, 41-1800: FS, 22-2100: FS, 54-2200: FS, 12-1000: FS 60, 32-1900: FS, 54-2600: FS, 11-1100: FS 4100 04.0pt 40 08.4pp 20 236 44.2400: FS 54.2200: FS, 54-2200: FS, 12-1000: FS, 32-2200: FS	FS, M 6. 8: FS -110,
465 466 467	5.04.B.2 54-2400 SBR Tanks 5.04.B.2 54-2500 Ammonia Stripper SA2.5.04.B.3 LTP - Test & Commission	100 01-Oct-19 08-Jan-20 236 41-2400: FS, 54-2200: FS 54-2600: FS, M 6. 6: FS 315 01-Oct-19 10-Aug-20 21 41-3000: FS, 54-2200: FS 54-2600: FS, M 6. 8: FS - 150, M 6. 9: FS 301 11-Aug-20 07-Jun-21 0 54-2600: FS, M 6. 8: FS - 150, M 6. 9: FS	
468	5.04.B.3 54-2600 Dry testing	45 11-Aug-20 24-Sep-20 21 54-2300: FS, 54-2400: FS, 54-2500: FS 23-6600: FS -150, 23-6900: SS, 54-2700:	0: FS, M11. 1: FS
409 470	5.04.B.3 54-2700 Wet testing 5.04.B.3 54-2800 Operational testing	75 25-Sep-20 08-Dec-20 21 54-2600: FS, 12-1200: FS, 53-6900: FS, 31-2200: FS, 31-22	
471	SA2.5.04.C Part X1 Area C	730 31-Dec-18 29-Dec-20 0 53-2200: FS, 63-2600: FS, 53-5400: FS, 53-5400: FS, 53-5400: FS, 54-4000: FS	
472 473	SA2.5.04.C.1 LFG - Power Supply Building 5.04.C.1 54-2900 LFG Building (with Transformer Room)	530 17-Jan-19 29-Jun-20 5 335 17-Jan-19 17-Dec-19 0 23-1300: FS, 23-3500: FS, 11-1100: FS, 31-1000: FS 53-5800: FS, 53-5900: FS, 54-3000: FS, 55	
474	5.04.C.1 54-3000 Transformer & HV Swtichgear Installation 5.04.C.1 54-3100 MEP Installation, with T&C	60 01-May-20 29-Jun-20 0 54-2900: FS, 41-1200: FS, 53-5800: FS, 53-5700: FS 53-4600: FS, M 7. 4: FS -30, M 7. 5: FS, M 75 18-Dec-19 01-Mar-20 125 54-2900: FS 32-1400: FS, 32-2100: FS, 53-4700: FS, 53-4700: FS, 53-4700: FS, 53-4700: FS, 53-4700: FS, 54-2900: FS	
476	S.04.C.1 S4-3100 MEP Installation, with Factor SA2.5.04.C.2 LFG Treatment Plant 5.04.C.2 54-3200 Main Plant Area included Civil Works	554 31-Dec-18 06-Jul-20 0 FS -30, M 7. 5: FS 384 31-Dec-18 18-Jan-20 0 23-3500: FS, 11-1100: FS 54-3300: FS, 54-3400: FS, 54-3500: FS, 54	54-3600: FS,
478	5.04.C.2 54-3200 Main Plant Area included Civil Works 5.04.C.2 54-3300 MEP Installation	384 31-Dec-18 18-Jan-20 0 23-3500: FS, 11-1100: FS 54-3300: FS, 54-3400: FS, 54-3400: FS, 54-3500: FS, 54-3700; FS, 54-3800: FS, M 7. 1: SF 30, 7. 3: FS 170 19-Jan-20 06-Jul-20 0 54-3200: FS, 12-1000: FF 32-2000: FS, 53-4800: FS, 54-3900: FS, N 7. 1: SF 300; 7. 3: FS	0, M 7. 2: FS -200, M
479	5.04.C.2 54-3400 GHS600 Blower 601 A&B Relocation	Image: 15 19-Jan-20 02-Feb-20 155 23-5800: FS, 54-3200: FS 54-3900: FS, M 7. 4: FS -8, M 7. 5: FS	
480	5.04.C.2 54-3500 Pre-treatment 5.04.C.2 54-3600 Flares (incl. PLC control, interlink to Towngas PF & LTP) 5.04.C.2 54-3700 LEG Engine (incl. on-grid protection, PLC control, turning)	60 19-Jan-20 18-Mar-20 110 41-3900: FS, 54-3200: FS 54-3900: FS, M 7. 4: FS -30, M 7. 5: FS 125 19-Jan-20 22-May-20 45 41-3300: FS, 54-3200: FS 54-3900: FS, M 7. 4: FS -60, M 7. 5: FS 110 21-Feb-20 09-Jun-20 27 41-3600: FS 54-3200: FS 54-3900: FS M 7. 4: FS -60	
482 483 484	5.04.C.2 54-3700 LFG Engine (incl. on-grid protection, PLC control, turning) 5.04.C.2 54-3800 Cooling System SA2.5.04.C.3 LFG - Test & Commission	110 21-Feb-20 09-Jun-20 27 41-3600: FS, 54-3200: FS 54-3900: FS, M 7. 4: FS -60 45 19-Jan-20 03-Mar-20 125 22-1500: FS, 54-3200: FS 54-3900: FS, M 7. 4: FS -25, M 7. 5: FS 176 07-Jul-20 29-Dec-20 0 0	
485	5.04.C.3 54-3900 MEP Testing	170 07-301-20 23-506-20 0 54-3400: FS, 54-3500: FS, 54-3600: FS, 54-3700: FS, 54-3700: FS, 54-3700: SS, 54-4000: S4-3800: FS, 12-1200: FS, 53-6900: FS, 31-2200: FS, 51-200: FS, 54-3000: SS, 54-4000: S4-3800: FS 65 07-Jul-20 09-Sep-20 0 54-3400: FS, 54-3600: FS, 54-3700: FS, 54-3700: FS, 54-3700: FS, 54-3700: FS, 54-3800: FS, 54-3800: FS, 54-3800: FS, 31-2200: FS, 51-2200: FS, 51-	0: FS, M11. 1: FS -30,
486	5.04.C.3 54-4000 Operational Testing	111 10-Sep-20 29-Dec-20 0 53-1300: FS, 63-2700: FS, 63-1800: FS, 53-2300: FS, 53-2300: FS, 53-2300: FS, 53-2300: FS, 54-2800: FS, 63-4800: FF, 63-4600: FS, M11. 3: FS, M11. 4: FS	, 63-4900: FS,
487	SA2.5.04.D Part X1 Area D	374 29-Jun-19 06-Jul-20 6	



/lilestone	5		
	ical Remaining Work	Page : 3 of 4	
— F	Remaining Work		South-East N
500 0		00 29-JUI-21 26-5ep	-21 339 32-1300. FS, 12-1300. FS, 23-2200. FS 63-3000: FS, 63-4300: FS, M12. 4: FS -30, M12. 5: F
	6.02.9 62-1200 Existing SENT LFG		-21 339 32-1500: FS, 12-1300: FS, 23-2200: FS 63-3000: FS, 63-4500: FS, M12. 4: FS -30, M12. 5: FI
507	6.02.9 62-1100 Existing SENT LTP	60 29-Jul-21 26-Sep	-21 339 32-1500: FS, 12-1300: FS, 23-2200: FS 63-3000: FS, 63-4500: FS, M12. 4: FS -30, M12. 5: F
506 6	6.02.9 62-1000 Existing SENT General Infrastructure	acility & Building 60 09-Jul-21 06-Sep	239 32-2100: FS, 12-1300: FS 23-2000: SS -90, 63-2800: FS, 63-2900: FS, 63-3000 63-4300: FS, M12. 4: FS -30, M12. 5: FS
	A2.6.02.9 Demolition of SENT Infrastructure Area	80 09-Jul-21 26-Sep	
	A2.6.02 Advance Works	80 09-Jul-21 26-Sep	-21 339
503 SA	2.6 Construction (Remaining Works)	1474 01-Apr-19 13-Apr	-23 30
502 E	5.08.S 58-1300 Establishment of Screen Planting	270 01-Apr-19* 26-Dec	-19 529 58-1200: SS 32-1500: FS
	5.08.S 58-1200 Advance Screen Planting		-19 529 23-7900: FS, 31-1100: FS, 11-1500: FS 58-1300: SS, M 3. 2: FS
	A2.5.08.S Area S	270 01-Apr-19 26-Dec	-19 529
499 F	5.08.N 58-1100 Establishment of Screen Planting	270 01-Apr-19* 26-Dec	-19 529 58-1000: SS, 14-1800: FS 32-1500: FS
98 5	5.08.N 58-1000 Advance Screen Planting	90 01-Apr-19* 29-Jun	-19 529 23-7900: FS, 31-1100: FS, 11-1500: FS 14-1800: SS -60, 58-1100: SS, 68-1600: SS 30, M 3.
	A2.5.08.N Area N	270 01-Apr-19 26-Dec	
96 S A	A2.5.08 Landscape Works - Advance Screen Planti	g in CWB Country Park 270 01-Apr-19 26-Dec	-19 529
1 95 55	5.04.E 54-4700 Guard House & Entrance Gate	100 26-Jan-20 04-May	-20 63 23-1300: FS, 23-5200: FS, 11-1100: FS, 11-1200: FS, 32-2100: FS, M 8. 2: FS, 12-1000: FS 54-4500: SS 30
			12-1000: FF, 11-1100: FS, 11-1200: FS
	5.04.E 54-4600 General Area & Access Road		-20 6 53-5500: SS, 53-5600: FF, 53-6200: SS, 53-6300: FF, 32-2100: FS, 53-4900: FS, 53-5000: FS, 53-7000: FS
193	A2.5.04.E Part X1 Area E & Part X2	163 26-Jan-20 06-Jul	
92 5	5.04.D 54-4500 Wheel Wash Bath	75 27-Dec-19 10-Mar	-20 63 23-1300: FS, 23-5200: FS, 41-4500: FS, 11-1100: FS, 32-2100: FS, M 8. 3: FS, 12-1000: FS, 54-4700: SS 3 54-4200: SS 60
491 5	5.04.D 54-4400 Weighmaster House	120 29-Jun-19 26-Oct	-19 64 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-2000: FS 32-2100: FS, M 8. 1: FS, 12-1000: FS, 54-4300: SS 6
490 5	5.04.D 54-4300 Weighbridge	75 29-Aug-19 11-Nov	-19 63 41-4200: FS, 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-4200: FS, M 8. 6: FS -40, M 8. 7: FS, 54-4200: SS 54-4400: SS 60
89 5	5.04.D 54-4200 VWF Building	120 28-Oct-19 24-Feb	-20 63 23-1300: FS, 23-5200: FS, 41-4500: FS, 11-1100: FS, 54-4300: SS 60 32-2100: FS, M 8. 4: FS, M 8. 6: FS -60, M 8. 7: FS, 11-1100: FS, 54-4500: SS 60
	J.04.D 544 100 General Alea & Access Road		53-6300: FF, 12-1000: FF, 11-1100: FS 53-7000: FS, M 8. 5: FS
	A2.5.04.D Part X1 Area D 5.04.D 54-4100 General Area & Access Road	374 29-Jun-19 06-Jul	-20 6

# WBS Path Activity Activity Name	Dur Start Finish Total Predecessor Details	Successor Details		2018		21	010		2	120		2021			202	22		2023
	Float		Q2	Q3	Q4 Q1	Q2	Q3	Q4 Q1	1 Q2	Q3	Q4 Q1	Q2	Q3 Q4	Q1	Q2	Q3	Q4	Q1 Q2 G
509 SA2.6.03 Civil Engineering Works	1259 02-Nov-19 13-Apr-23 30																	
510 SA2.6.03.2 Landfill Cell 2 511 6.03.2 63-1000 Earth bund (Eastern)	449 02-Nov-19 23-Jan-21 810 110 02-Nov-19 19-Feb-20 9 11-1100: FS, 23-2500: FS, 53-4200: FS, 53-1400: FS,	53-3500; FS, 63-1500; FS, 63-1800; FS, 63-1900; FS,																
	53-2800: FS	63-2000: FS, 63-2100: FS, 63-2200: FS, M12. 1: FS -50, M12.																
		2: FS, 63-1100: FS																
512 6.03.2 63-1100 Earth bund (Western)	110 20-Feb-20 08-Jun-20 84 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: FS,	63-1400; FS. 63-1500; FS. 63-1700; FS. 63-3500; FS.																
	63-1000: FS	63-3600: FS, 63-1200: FS																
513 6.03.2 63-1200 Intercell bund (Cell 2/3)	90 09-Jun-20 06-Sep-20 734 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: FS,	63-1500: FS																
	53-4400: FS, 63-1100: FS																	
514 6.03.2 63-1300 Site Formation	75 02-Nov-19 15-Jan-20 14 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: FS	63-1400: FS, 63-4200: FS																
515 6.03.2 63-1400 Pump Station (PS#2X)	45 09-Jun-20 23-Jul-20 84 63-1300: FS, 63-1100: FS	63-1600: FS, 63-1700: FS																
516 6.03.2 63-1500 Lining Works	90 01-Oct-20* 29-Dec-20 710 41-1500: FS, 63-1000: FS, 63-1100: FS, 63-1200: FS	63-1600: FS, M12. 3: FS, 63-2400: FS																
517 6.03.2 63-1600 Protective Stone Laying & Leachate Collection Pipe	25 30-Dec-20 23-Jan-21 810 63-1500: FS, 41-1500: FS, 63-1400: FS	32-1600: FS, M12. 3: FS																
518 6.03.2 63-1700 Install Leachate Force Main	75 24-Jul-20 06-Oct-20 84 63-1100: FS, 41-1500: FS, 63-1400: FS	54-2800: FS, M12. 3: FS																
519 6.03.2 63-1800 Install Landfill Gas Pipe on earth bund	35 20-Feb-20 25-Mar-20 168 41-1500: FS, 63-1000: FS	54-4000: FS, M12. 3: FS																
520 SA2.6.03.3 Landfill Cell 3	714 20-Feb-20 02-Feb-22 435																	
521 6.03.3 63-1900 Earth bund (Eastern)	110 20-Feb-20 08-Jun-20 9 11-1100: FS, 53-4200: FS, 63-1000: FS, 53-4300: FS, 53-2800: FS, 63-4200: FS	53-3300: FS, 53-3600: FS, 63-2400: FS, 63-2700: FS, M12. 1: FS -50, M12. 2: FS, 63-2000: FS -45, 63-2200: FS																
	55-2000. FS, 05-4200. FS	F3 -30, W12. 2. F3, 03-2000. F3 -43, 00-2200. F3																
522 6.03.3 63-2000 Earth bund (Western)	110 25-Apr-20 12-Aug-20 19 11-1100: FS, 63-1000: FS, 63-1900: FS -45	63-2300: FS, 63-2400: FS, 63-2600: FS, 63-3700: FS,																
		63-2100: FS -45																
523 6.03.3 63-2100 Intercell bund (Cell 3/4)	105 29-Jun-20 11-Oct-20 789 11-1100: FS, 63-1000: FS, 63-4200: FS, 63-2000: FS 45	63-2400: FS																
524 6.03.3 63-2200 Site Formation	75 09-Jun-20 22-Aug-20 9 11-1100: FS, 63-1000: FS, 63-1900: FS	63-2300: FS																
525 6.03.3 63-2300 Pump Station (PS#3X)	45 23-Aug-20 06-Oct-20 9 63-2200: FS 63-2000: FS	63-2500: FS, 63-2600: FS																
526 6.03.3 63-2400 Lining Works	100 01-Oct-21* 08-Jan-22 435 41-1500: FS, 63-2000: FS, 63-2100: FS,	63-2500: FS, M12. 3: FS																
	63-1500: FS																	
527 6.03.3 63-2500 Protective Stone Laying & Leachate Collection Pipe	25 09-Jan-22 02-Feb-22 435 63-2400: FS, 41-1500: FS, 63-2300: FS	32-1700: FS, M12. 3: FS																
528 6.03.3 63-2600 Install Leachate Force Main	75 07-Oct-20 20-Dec-20 9 63-2000: FS, 41-1500: FS, 63-2300: FS	53-2500: SS -90, 54-2800: FS, M12. 3: FS																
529 6.03.3 63-2700 Install Landfill Gas Pipe on earth bund	35 09-Jun-20 13-Jul-20 58 41-1500: FS, 63-1900: FS	54-4000: FS, M12. 3: FS																
530 SA2.6.03.4 Landfill Cell 4	584 07-Sep-21 13-Apr-23 30																	
531 6.03.4 63-2800 Remaining Portion of Buttress Wall	120 07-Sep-21 04-Jan-22 494 62-1000: FS																	
532 6.03.4 63-2900 Earth bund (Western) incl. MSE Wall	120 07-Sep-21 04-Jan-22 239 62-1000: FS	63-3000: FS, 63-3100: FS, 63-3200: FS, 63-3400: FS,																
		63-3800: FS, 63-3900: FS, 63-4100: SS -90, M 9. 6: FS -60, M 9. 7: FS -30, M 9. 8: FS																
533 6.03.4 63-3000 Site Formation	120 05-Jan-22 04-May-22 239 62-1000: FS, 62-1100: FS, 62-1200: FS, 63-2900: FS,	63-3100: FS																
524 0.02.4 0.2.2400 Dump Chatter (DO#4V)	63-4100: FS	63-3300: FS, 63-3400: FS																
534 6.03.4 63-3100 Pump Station (PS#4X)	45 05-May-22 18-Jun-22 239 63-3000: FS, 63-2900: FS																	
535 6.03.4 63-3200 Lining Works	135 01-Oct-22* 12-Feb-23 0 41-1500: FS, 63-2900: FS	63-3300: FS, M12. 6: FS																
536 6.03.4 63-3300 Protective Stone Laying & Leachate Collection Pipe	60 13-Feb-23 13-Apr-23 0 41-1500: FS, 63-3200: FS, 63-3100: FS	12-1900: FS, 32-1800: FS, M12. 6: FS																
537 6.03.4 63-3400 Install Leachate Force Main & Remove Temporary Leachate Pipe	30 19-Jun-22 18-Jul-22 269 41-1500: FS, 63-2900: FS, 63-3100: FS	12-1900: FS, 32-1800: FS, M12. 6: FS																
538 SA2.6.03.5 Drainage - Surface Run-Off 539 6.03.5 63-3500 Perimeter Channel (X9A) at Cell 2 Western Bund	750 16-Jan-20 03-Feb-22 464 15 09-Jun-20 23-Jun-20 1054 63-1100: FS	12-1900: FS																
		63-4000: FS																
540 6.03.5 63-3600 Perimeter Channel (X10A) at Cell 2 Western Bund	30 09-Jun-20 08-Jul-20 1029 63-1100: FS																	
541 6.03.5 63-3700 Perimeter Channel (X10A) at Cell 3 Western Bund	30 13-Aug-20 11-Sep-20 964 63-2000: FS	63-4000: FS																
542 6.03.5 63-3800 Perimeter Channel (X10A) at Cell 4 Western Bund	20 05-Jan-22 24-Jan-22 464 63-2900: FS	63-4000: FS																
543 6.03.5 63-3900 Perimeter Channel (X10C) at Cell 4 Western Bund	15 05-Jan-22 19-Jan-22 469 63-2900: FS	63-4000: FS																
544 6.03.5 63-4000 Connection to Existing DP3	10 25-Jan-22 03-Feb-22 464 63-3900: FS, 63-3600: FS, 63-3700: FS, 63-3800: FS	12-1900: FS																
545 6.03.5 63-4100 Remove Cut-Off Channel C-7 at bottom of Buttress Wall	30 09-Jun-21 08-Jul-21 419 63-2900: SS -90	63-3000: FS																
546 6.03.5 63-4200 Temporary Channel (X7T) at SENT Infrastructure Area	30 16-Jan-20 14-Feb-20 14 63-1300: FS	63-1900: FS, 63-2100: FS																·
547 SA2.6.03.6 Drainage - Ground Water	85 07-Sep-21 30-Nov-21 529																	
548 6.03.6 63-4300 Construct Temporary Channel (TC-1), from MH-1 to Existing UC-825	50 07-Sep-21 26-Oct-21 529 23-1900: FS, 11-1300: FS, 62-1000: FS	63-4400: FS																
549 6.03.6 63-4400 Divert GW at MH-1 to TC-1	5 27-Oct-21 31-Oct-21 529 63-4300: FS	63-4500: FS, M 9. 9: FS																
550 6.03.6 63-4500 Reconnection of GWCP across Cell 4	30 01-Nov-21 30-Nov-21 529 62-1100: FS, 62-1200: FS, 63-4400: FS	12-1900: FS																
551 SA2.6.03.8 Utilities - Works Associated with Utilities Undertakers	255 15-Nov-20 27-Jul-21 655																	
552 SA2.6.03.8.U1 CLP	210 30-Dec-20 27-Jul-21 655																	
553 6.03.8.U1 63-4600 LFG Generator On-grid Testing	180 30-Dec-20 27-Jun-21 655 32-2500: FS, 12-1200: FS, 54-4000: FS	63-4700: FS																
554 6.03.8.U1 63-4700 LFG Generator On-grid Inspection & Verify	30 28-Jun-21 27-Jul-21 655 63-4600: FS	12-1900: FS																
555 <u>SA2.6.03.8.U6 TownGas</u>	55 15-Nov-20 08-Jan-21 855	00.4000.50											·					·
556 6.03.8.U6 63-4800 Laying Gas Mains (from LFG to Town Gas PF)	45 15-Nov-20 29-Dec-20 855 54-4000: FF	63-4900: FS																
557 6.03.8.U6 63-4900 Gas Meter Relocation & Connection at LFG	10 30-Dec-20 08-Jan-21 855 63-4800: FS, 54-4000: FS	12-1900: FS																
558 SA2.6.04 Building & E&M Works	661 01-Oct-19 22-Jul-21 660																	
559 SA2.6.04.C Part X1 Area C 560 SA2.6.04.C.02 LFG Treatment Plant	661 01-Oct-19 22-Jul-21 660 661 01-Oct-19 22-Jul-21 660																	
561 6.04.C.02 64-1000 GHS600 Blower 601 C Relocation	15 08-Jul-21 22-Jul-21 660 32-1500: FS	12-1900: FS																
562 6.04.C.02 64-1100 Absorption Chiller (Optional)	90 01-Oct-19 29-Dec-19 1231 54-2200: FS	12-1900: FS																
563 SA2.6.08 Landscape Works	613 01-Apr-19 03-Dec-20 891																	
564 SA2.6.08.1 SENT Area - Tree Removal & Transplanting	240 01-Apr-19 26-Nov-19 1264																	
565 6.08.1 68-1000 Access trees condition and select for transplanting	30 01-Apr-19* 30-Apr-19 1264 14-1300: FS	68-1100: FS, 68-1200: FS, 68-1400: FS																
566 6.08.1 68-1100 Prepare new site to receive trees	90 01-May-19 29-Jul-19 1264 68-1000: FS	68-1200: SS																
567 6.08.1 68-1200 Transplant selected trees	120 01-May-19 28-Aug-19 1264 68-1000: FS, 68-1100: SS	68-1300: FS																
568 6.08.1 68-1300 Prune trees prior to removal from Cell 4	90 29-Aug-19 26-Nov-19 1264 68-1200: FS	12-1900: FS																
569 6.08.1 68-1400 Tree Felling - Part X3	90 01-May-19 29-Jul-19 1384 23-8200: FS, 31-1600: FS, 68-1000: FS	12-1900: FS																
570 SA2.6.08.2 SENTX Area - Trial Nursery & Tree Planting	583 01-May-19 03-Dec-20 891																	
571 6.08.2 68-1600 Trial Nursery	300 01-May-19 24-Feb-20 1174 14-1800: FS, 58-1000: SS 30	12-1900: FS, M 3. 2: FS					· · · · · · · · · · · · · · · · · · ·	+										-
572 6.08.2 68-1700 Landscaping in New Infrastructure Area	150 07-Jul-20 03-Dec-20 891 54-1000: FS, 23-7600: FS	12-1900: FS																

Remaining Work		South-East New Territories Land Fill Extension (SA2-SENTX)	Date	Revision	Checked	Approved
	Page : 4 of 4		11-May-18	SENTX-GVL-W-PB-ZZ-0001 Rev. I01		
 Milestone 		Baseline Programme	20-Jul-18	SENTX-GVL-W-PB-ZZ-0001 Rev. I02 (Detailed)		

Annex B

Environmental Mitigation Implementation Schedule

Annex B Environmental Mitigation Implementation Schedule

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the 1	meası	implement ure? ⁽¹⁾ O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
Air Quali	ty – Cons	truction Phase								
4.8.1	AQ1	<u>Blasting</u>The area within 30m of the blasting area will be wetted prior to blasting.	To minimise potential dust nuisance	Blasting area and 30m of blasting area	SENTX Contractor		✓		Air Pollution Control (Construction Dust) Regulations	Not applicable. Blasting is not required in the latest landfill design
		• Blasting will not be carried out when the strong wind signal or tropical cyclone warning signal No. 3 or higher is hoisted, unless this is with the express prior permission of the Commissioner of Mines.								uesign
		• loose material and stones in the Site will be removed prior to the blast operation								
		• During blasting, blast nets, screens and other protective covers will be used to prevent the projection of flying fragments and material resulting from blasting								
4.8.1	AQ2	 <u>Rock Drilling</u> Watering will be carried out at the rock drilling activities to avoid fugitive dust emissions. 	To minimise potential dust nuisance	Rock drilling area	SENTX Contractor		✓		Air Pollution Control (Construction Dust) Regulations	Not applicable. Rock drilling is not required in the latest landfill design
4.8.1	AQ3	Site Access Road	To minimise	Main haul	SENTX		✓		Air Pollution Control	Implemented

(1) D=Design; C=Construction; O/R=Operation/Restoration; A=Aftercare

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the m	ieast	mplement ure? ⁽¹⁾ O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		• The main haul road will be kept clear of dusty materials or sprayed with water.	potential dust nuisance	road	Contractor				(Construction Dust) Regulations	
		• The main haul road will be paved with aggregate or gravel.							HKAQO and EIAO- TM Annex 4	
		• Vehicle speed will be limited to 10kph.								
4.8.1	AQ4	Stockpiling of Dusty Materials	To minimise	All	SENTX		✓		Air Pollution Control	Deficiency of
		• Any stockpile of dusty materials will be covered entirely by impervious sheeting	potential dust nuisance	construction works area	Contractor				(Construction Dust) Regulations	mitigation measures but rectified by the Contractor
		or placed in an area sheltered on the top and three sides or sprayed with water so as to ensure that the entire surface is wet.							HKAQO and EIAO- TM Annex 4	
4.8.1	AQ5	materials	To minimise potential dust	All construction works area	SENTX Contractor		✓		Air Pollution Control (Construction Dust)	Implemented
		• All dusty materials will be sprayed with water immediately prior to any loading,	nuisance						Regulations	
		unloading or transfer operation so as to maintain the dusty material wet.							HKAQO and EIAO- TM Annex 4	
4.8.1	AQ6	Site Boundary and Entrance	To minimise	Site boundary	SENTX		✓		Air Pollution Control	Not applicable
		• Where a site boundary adjoins a road, street, service lane or other area accessible	potential dust nuisance	and entrance	Contractor				(Construction Dust) Regulations	
		to the public, hoarding of height not less than 2.4m from ground level will be provided along the entire length of that portion of the site boundary except for the site entrance or exit.							HKAQO and EIAO- TM Annex 4	
4.8.1	AQ7	Excavation Works	To minimise	All	SENTX		✓		Air Pollution Control	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to	Location of the Measures	Who to implement the measure?	When the me D C	easure	plement ? ⁽¹⁾ /R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		• Working area of any excavation or earth moving operation will be sprayed with water immediately before, during and immediately after the operation so as to ensure that the entire surface is wet.	address potential dust nuisance	construction works area	Contractor				(Construction Dust) Regulations HKAQO and EIAO- TM Annex 4	
4.8.1	AQ8	 Building Demolition The area where the demolition works are planned to take place will be sprayed with water immediately prior to, during and immediately after the demolition activities. Any dusty materials remaining after a stockpile is removed will be wetted with water and cleared from the surface of 	To minimise potential dust nuisance	All construction works area	SENTX Contractor	~	~		Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO- TM Annex 4	Implemented
4.8.1	AQ9	 roads or street. <u>Construction of the Superstructure of</u> <u>Building</u> Effective dust screens, sheeting or netting will be provided to enclose the scaffolding from the ground level up to the highest level of the scaffolding. 	To minimise potential dust nuisance	All construction works area	SENTX Contractor	~	,		Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO- TM Annex 4	Implemented
4.8.1	AQ10	Should a stone crushing plant be needed on site, the control measures recommended in the <i>Best Practicable Means Requirement for</i> <i>Mineral Works (Stone Crushing Plants) BPM</i> 11/1 should be implemented.	To minimise potential dust nuisance	Stone crushing plant/ construction phase	SENTX Contractor	~	,		Best Practicable Means Requirement for Mineral Works (Stone Crushing Plants) BPM 11/1	Not applicable. Stone crushing plant is not required in the latest landfill design

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main	Location of the Measures	Who to implement the measure?		meas	implement sure? ⁽¹⁾ O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
			Concerns to address			D	C	0/10/11		
4.8.1	AQ11	Good site practices such as regular maintenance and checking of the diesel powered mechanical equipment will be adopted to avoid any black smoke emissions and to minimize gaseous emissions.	To minimise potential dust nuisance	All construction works area	SENTX Contractor		•		HKAQO and EIAO- TM Annex 4	Implemented
4.10.1	AQ12	Dust monitoring once every 6 days	Ensure the dust generated from the project meets the air quality requirement	At monitoring locations shown in <i>Figure 3.2a</i>	SENTX Contractor		~		HKAQO and EIAO- TM Annex 4	Implemented
Air Quali	ty – Oper	ation, Restoration and Aftercare Phases								
4.8.2	AQ13	Odour • Enclosing the weighbridge area	To minimise odour nuisance	Weighbridge area	SENTX Contractor	✓		✓	EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste only which is significantly less odorous, enclosing the weighbridge area is not necessary
4.8.2	AQ14	• Providing a vehicle washing facility before the exit of SENTX and providing sufficient signage to remind RCV drivers to pass through the facility before leaving SENTX		Vehicle washing facility	SENTX Contractor	✓		¥	EIAO-TM Annex 4	Implemented
4.8.2	AQ15	• Reminding the RCV drivers to empty the liquor collection sump and close the valve	To minimise odour nuisance	Tipping face	SENTX Contractor			✓	EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement	When to the meas	sure? (1)		What requirements or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address		the measure?	D C	O/R	А	measure to achieve?	
		before leaving the tipping face								only, which is relatively dry, the amount of liquor generated is expected to minimal
4.8.2	AQ16	• Washing down the area where spillage of RCV liquor is discovered promptly	To minimise odour nuisance	SENTX Site	SENTX Contractor		✓		EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste only, which is relatively dry, the amount of liquor generated is expected to minimal.
4.8.2	AQ17	• Reminding operators to properly maintain their RCVs and ensure that liquor does not leak from the vehicles		SENTX Site	SENTX Contractor		~		EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste only, which is relatively dry, the amount of liquor generated is expected to minimal.
4.8.2	AQ18	• Installation of landfill gas control system to enhance collection of landfill gas from the waste mass and hence minimise odour associated with fugitive landfill gas emissions	To minimise odour nuisance	SENTX Site	SENTX Contractor	✓	✓	•	EIAO-TM Annex 4	Implemented
4.8.2	AQ19	• Progressive restoration of the areas which	To minimise	SENTX Site	SENTX	\checkmark	\checkmark	✓	EIAO-TM Annex 4	Implemented

EIA Ref.	EM&A Ref		nvironmental Protection Measures/ Iitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement			impler ure? ⁽¹⁾		What requirements or standards for the	Implementation Status and Remarks
				Measure & Main Concerns to address		the measure?		C	O/R		measure to achieve?	
			reach the finished profile (a final capping system including an impermeable liner will be put in place) and installation of a permanent landfill gas extraction system	odour nuisance		Contractor						
4.8.2	AQ20	•	Installing deodorizers along the site boundary adjacent to the ASRs	To minimise odour nuisance	SENTX Site boundary	SENTX Contractor			*	~	EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste only which is significantly less odorous, installation of deodorizers is not necessary.
4.8.2	AQ21	•	Erecting a vertical barrier, wall or structure softened by planting rows of trees/shrubs or landscape feature along the site boundary, particularly in the areas near the ASRs	To minimise odour nuisance	SENTX Site boundary	SENTX Contractor	~		✓	✓	EIAO-TM Annex 4	Implemented
4.8.2 and SENTX latest design	AQ22	•	Maintaining the size of the active tipping face not greater than 1,200 m ²	To minimise odour nuisance	Active tipping face	SENTX Contractor			✓		EIAO-TM Annex 4	Implemented
4.8.2	AQ23	•	Promptly covering the MSW with soil or selected inert materials to control odour emissions	To minimise odour nuisance	Active tipping face	SENTX Contractor			~		EIAO-TM Annex 4	Not Applicable. SENTX will not receive MSW.
4.8.2	AQ24	•	Maintaining the size of the special waste trench not greater than $6m (l) \times 2.5m (w)$	To minimise odour nuisance	Special waste trench	SENTX Contractor			✓		EIAO-TM Annex 4	Not Applicable. SENTX will not have

EIA Ref.	EM&A Ref	Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? ⁽¹⁾ D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
								any special waste trench.
4.8.2 and SENTX latest design	AQ25		To minimise odour nuisance	Daily covered area	SENTX Contractor	✓	EIAO-TM Annex 4	Implemented
4.8.2	AQ26	0-1	To minimise odour nuisance	Special waste trench	SENTX Contractor	✓	EIAO-TM Annex 4	Not Applicable. SENTX will not have any special waste trench.
4.8.2	AQ27	0 11 0	To minimise odour nuisance	Intermediate cover	SENTX Contractor	✓	EIAO-TM Annex 4	Implemented
4.8.2	AQ28	11 / 0	To minimise odour nuisance	Active tipping face and special waste trench	SENTX Contractor	✓	EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste only which is significantly less odorous, installation of deodorizers is not necessary. Moreover, SENTX will not have any special waste

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to the mea D C	-)	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
4.8.2	AQ29	• Providing a mobile cover with retractable or suitable opening to cover up the opening of the special waste trench except during waste deposition and a suitable odour removal unit. The mobile cover should be equipped with powered extraction and suitable odour removal unit for purifying the trapped gas inside the trench before release into the atmosphere	To minimise odour nuisance	Special waste trench	SENTX Contractor		✓		EIAO-TM Annex 4	trench. Not Applicable. SENTX will not have any special waste trench.
4.8.2 and SENTX latest design	AQ30	• Providing a thermal oxidizer for the leachate treatment plant	To minimise odour nuisance as a result of breakdown of thermal oxidizer	Leachate treatment plant	SENTX Contractor	✓	✓	~	EIAO-TM Annex 4	Implemented
4.8.2 and SENTX latest design	AQ31	• Enclosing all the leachate storage and treatment tanks (except for the Sequential Batch Reactor (SBR) or Membrane Bioreactor (MBR) tanks) and diverting the exhaust air from these tanks to a thermal oxidizer or flare to avoid potential odour emissions from the LTP	To minimise odour nuisance	Leachate treatment plant	SENTX Contractor	✓	✓	~	EIAO-TM Annex 4	Implemented
4.8.2	AQ32	• Rescheduling of waste filling activities on- site by avoiding waste filling activities carrying out at the northern area of the site in the summer months between July to November	To minimise odour nuisance	SENTX Site	SENTX Contractor		✓		EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste only which is significantly less

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement	When t the mea	-		What requirements or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address		the measure?	D C	O/R	Α	measure to achieve?	
										odorous, rescheduling of waste filling activities is not necessary.
4.8.2 and SENTX latest design	AQ33	 <u>Dust, Gaseous Emission and LFG including</u> <u>Volatile Organic Compounds (VOCs)</u> Keeping the main haul road to the waste filling area wet by regular watering ; 	To minimise dust nuisance	SENTX Site	SENTX Contractor		✓		HKAQO and EIAO- TM Annex 4	Implemented
4.8.2	AQ34	• Compacting the exposed daily and intermediate covered areas well to avoid fugitive dust emission;	To minimise dust nuisance	SENTX Site	SENTX Contractor		✓		HKAQO and EIAO- TM Annex 4	Implemented
4.8.2	AQ35	• Limiting the vehicle speed within SENTX site boundary;	To minimise dust nuisance	SENTX Site	SENTX Contractor		~		HKAQO and EIAO- TM Annex 4	Implemented
4.8.2	AQ36	 Providing vehicle washing bay to avoid vehicles carrying dust to public roads; 	To minimise dust nuisance	SENTX Site	SENTX Contractor		✓		HKAQO and EIAO- TM Annex 4	Implemented
4.8.2	AQ37	• Switching off the engine when the diesel- driven equipment is idling;	To minimise gaseous emissions	SENTX Site	SENTX Contractor		~	~	-	Implemented
4.8.2	AQ38	 Maintaining the construction equipment properly to avoid any black smoke emissions; 	To minimise gaseous emissions	SENTX Site	SENTX Contractor		~	~	-	Implemented
4.8.2	AQ39	Providing sufficient underground landfill gas collection system to capture the landfill gas	To minimise gaseous	SENTX Site	SENTX Contractor		~	√	EIAO-TM Annex 4	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement			impleı ure? (1)		What requirements or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address		the measure?	D	С	O/R	А	measure to achieve?	
		generated as much as possible; and	emissions, including LFG and VOCs								
4.8.2	AQ40	Periodic inspections of the final cover should be undertaken to ensure that the capping layer is in good conditions at all times.	To minimise gaseous emissions, including LFG and VOCs	SENTX Site	SENTX Contractor			✓	✓	EIAO-TM Annex 4	Implemented
4.10.2	AQ41	Monitoring of ambient TSP once every 6 days	emission from the project meets the		SENTX Contractor		~	~		HKAQO and EIAO- TM Annex 4	Implemented
4.10.2	AQ42	Monitoring of ambient VOCs, ammonia and H ₂ S, quarterly	Ensure the gaseous emission from the project meets the air quality requirement	At monitoring locations shown in <i>Figure 11.3a</i>	SENTX Contractor			~	*	Odour thresholds or 1% of Occupational Exposure Limit (OEL) as stipulated in the "UK Health and Safety Executive (HSE) EH 40/05 Occupational Exposure Limits", whichever is lower.	Implemented
4.10.2 and SENTX latest	AQ43	Monitoring of parameters for thermal oxidizer, flares and generator in accordance with requirements stated in Tables 3.4a, 3.5a and 3.6a of the EM&A Manual respectively.	Ensure the gaseous emission from the project meets the air	At the flares and thermal oxidizer stacks when they are	SENTX Contractor			✓	✓(1)	Emission Limits specified in Contract	Implemented

(1) For LFG flare and LFG generator only.

EIA Ref. design	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address quality	Location of the Measures in operation	Who to implement the measure?	the 1	neas	implen ure? ⁽¹⁾ O/R		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
4.10.2	AQ44	To confirm design assumption of ammonia, it is recommended that the ammonia concentration in the flue gas of the thermal oxidiser be monitored during the commissioning stage of the thermal oxidiser. If required, an emission standard will be set for ammonia for the thermal oxidiser based on the monitoring results. If no ammonia is detected in the flue gas during the decommissioning stage, the monitoring of ammonia in the flue gas of the thermal oxidiser could be discontinued.		At the thermal oxidizer stack during commissioning . If ammonia is detected during commissioning stage, the monitoring will continue.	SENTX Contractor			✓		Emission Limits determined during commissioning stage	Implemented
4.10.2 and SENTX latest design	AQ45	Odour patrol in accordance with requirements stated in Table 3.7a of the EM&A Manual.	Ensure the odour emission from the project meets the odour requirement	0	SENTX Contractor			✓		EIAO-TM Annex 4	Implemented
4.10.2	AQ46	Monitoring of meteorological station, continuously	Collect site specific meteorological data	At meteorological station shown in <i>Figure 11.3a</i>	SENTX Contractor		~	•	~	-	Implemented
Noise – C	onstructio	on Phase									
5.7.1	N1	Adopt good site practice listed below:Only well-maintained plant will be	To minimise potential construction	All construction	SENTX Contractor		✓			Noise Control Ordinance (NCO) and	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the mea	o implement Isure? ⁽¹⁾ O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		operated on-site and plant should be serviced regularly during the construction program;	noise nuisance.	works area				EIAO-TM Annex 5	
		• Silencers or mufflers on construction equipment should be utilized and will be properly maintained during the construction program;							
		• Mobile plant, if any, will be sited as far from NSRs as possible;							
		• Machines and plant (such as trucks) that may be in intermittent use will be shut down between work periods or should be throttled down to a minimum;							
		• Plant known to emit noise strongly in one direction will, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and							
		• Material stockpiles and other structures will be effectively utilised, wherever practicable, in screening noise from on-site construction activities.							
5.8	N2	Weekly noise monitoring	Ensure noise generated from the project meets the criteria	At monitoring locations shown in <i>Figure 6.4a</i>	SENTX Contractor	V		Noise Control Ordinance (NCO) and EIAO-TM Annex 5	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the me	asure? ⁽¹⁾	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
Noise – O	peration/	Restoration Phase							
5.7.2	N3	Adopt good site practice listed below:Choose quieter PME;	To minimise potential operational noise nuisance.	Within the SENTX Site	SENTX Contractor		√	Noise Control Ordinance (NCO) and EIAO-TM Annex 5	Implemented
		 Include noise levels specification when ordering new plant items; 						-	Implemented
		• Locate fixed plant items or noise emission points away from the NSRs as far as practicable;						-	Implemented
		 Locate noisy machines in completely enclosed plant rooms or buildings; and 						-	Implemented
		• Develop and implement a regularly scheduled plant maintenance programme so that plant items are properly operated and serviced. The programme should be implemented by properly trained personnel.						-	Implemented
5.8	N4	Weekly noise monitoring	Ensure noise generated from the project meets the criteria	At monitoring locations shown in <i>Figure 6.4a</i>	SENTX Contractor		~	Noise Control Ordinance (NCO) and EIAO-TM Annex 5	Implemented
Water Qu	ality – Co	onstruction Phase							
6.8.1	WQ1	Construction Runoff							
		• Exposed soil areas will be minimised to	To minimise	All	SENTX	\checkmark		ProPECC PN 1/94	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to	Location of the Measures	Who to implement the measure?	the		implement sure? ⁽¹⁾ O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		reduce the contamination of runoff and erosion.	address potential water quality impacts arising from the construction works	construction works area	Contractor				EIAO-TM Annex 6	
6.8.1	WQ2	• Perimeter channels will be constructed in	To minimise	All	SENTX	✓	✓		ProPECC PN 1/94	Implemented
		advance of site formation works and earthworks and intercepting channels will be provided for example along the edge of	potential water quality impacts arising from the	construction works area	Contractor				Water Pollution Control Ordinance (WPCO)	
		excavation.	construction works						EIAO-TM Annex 6	
6.8.1	WQ3	• Silt removal facilities, channels and	To minimise	All	SENTX		\checkmark		ProPECC PN 1/94	Deficiency of
		manholes will be maintained and the deposited silt and grit should be removed	potential water quality impacts	construction works area	Contractor				WPCO	mitigation measures but rectified by the
		regularly to ensure they are functioning properly at all times.	arising from the construction works	works area					EIAO-TM Annex 6	Contractor
6.8.1	WQ4	• Temporary covers such as tarpaulin will	To minimise	All	SENTX		\checkmark		ProPECC PN 1/94	Implemented
		also be provided to minimise the generation of high SS runoff.	potential water quality impacts arising from the construction works	construction works area	Contractor				WPCO	
6.8.1	WQ5	• The surface runoff contained any oil and	To minimise	All	SENTX		\checkmark		ProPECC PN 1/94	Implemented
		grease will pass through the oil interceptors.	potential water quality impacts	construction works area	Contractor				WPCO	
			arising from the construction works						EIAO-TM Annex 6	

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? ⁽¹⁾ D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
6.8.1	WQ6	• All sewer and drains will be sealed to prevent building debris, soil etc from entering public sewers/drains before commencing any demolition works	To minimise potential water quality impacts arising from the demolition works	Infrastructure area at existing SENT Landfill	SENTX Contractor	✓	ProPECC PN 1/94 WPCO EIAO-TM Annex 6	Not applicable
6.8.1	WQ7	• During the excavation works for the twin drainage tunnels, the recycle water for cooling the cutter head of the TBM will be conveyed to the sedimentation tanks for treatment and most of the treated water will be reused, where applicable and as much as possible, in the boring operations.	To minimise potential water quality impacts arising from the tunnel works	Tunnel boring sites	SENTX Contractor	~	ProPECC PN 1/94 WPCO EIAO-TM Annex 6	Not applicable. Excavation of drainage tunnels is not required in the latest landfill design.
6.8.1	WQ8	• The fuel and waste lubricant oil from the on-site maintenance of machinery and equipment will be collected by a licensed chemical waste collector.	To minimise potential water quality impacts arising from improper handling of fuel and oil	SENTX Site	SENTX Contractor	✓	ProPECC PN 1/94 WPCO Waste Disposal Ordinance (WDO)	Implemented
6.8.1	WQ9	• Implementation of excavation schedules, lining and covering of excavated stockpiles	To minimise contaminated stormwater run- off from the SENTX Site	All construction works	SENTX Contractor	✓	ProPECC PN 1/94 WPCO EIAO-TM Annex 6	Implemented
6.13	WQ10	• Monitoring of surface water quality will be conducted on a regular basis as stated in the EM&A Manual.	To minimise potential water quality impacts on surface water arising from the	SENTX Site	SENTX Contractor	✓	WPCO Water-TM	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address construction works	Location of the Measures	Who to implement the measure?	the m	ieasu	-	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
6.8.2	WQ11	Sewage Effluents								
		• Sufficient chemical toilets will be provided for the construction workforce.	To minimise potential water quality impacts arising from the sewage effluents	SENTX Site	SENTX Contractor	``	~		WPCO	Implemented
6.8.2	WQ12	• Untreated sewage will not be allowed to	To minimise	SENTX Site	SENTX	Ŷ	✓		WPCO	Deficiency of
		discharge into the surrounding water body.	potential water quality impacts arising from the sewage effluents		Contractor				WDO	mitigation measures but rectified by the Contractor
6.8.2	WQ13	• A licensed waste collector will be	To minimise	SENTX Site	SENTX	Ŷ	✓		WPCO	Implemented
		employed to clean the chemical toilets on a regular basis.	potential water quality impacts arising from the sewage effluents		Contractor				WDO	
Water Qı	ality – O	peration/Restoration and Aftercare Phases								
6.9.1	WQ14	Surface Water Management							WPCO	Implemented
		• Inspections of the drainage system, sand traps, settlement ponds and surface water channels will be performed regularly to identify areas necessary for maintenance, cleaning or repair.	To minimise potential water quality impacts on surface water arising from the landfill operations.	SENTX Site	SENTX Contractor			~	Technical Memorandum Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Inshore Waters (Water- TM)	

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When t the mea D C	asure		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
6.9.1	WQ15	• Regular maintenance and replacement, if required, of the HDPE liner will be conducted to prevent degradation from affecting the performance of the capping system.	To minimise potential water quality impacts on surface water arising from the landfill operations.	SENTX Site	SENTX Contractor		V		EIAO-TM Annex 6 WPCO Water-TM EIAO-TM Annex 6	Implemented
6.9.1	WQ16	• Monitoring of surface water quality will be conducted on a regular basis as stated in the EM&A Manual.	To minimise potential water quality impacts on surface water arising from the landfill operations.	SENTX Site	SENTX Contractor		~	✓	WPCO Water-TM	Implemented
6.9.2 and SENTX latest design	WQ17	 Groundwater Management The groundwater management facilities including the groundwater monitoring wells will be inspected regularly during routine groundwater monitoring programme. 	To minimise potential water quality impacts on groundwater arising from the landfill operations.	SENTX Site	SENTX Contractor		V	~	WPCO Water-TM EIAO-TM Annex 6	Implemented
6.9.2	WQ18	• Monitoring of groundwater water quality will be conducted on a regular basis as stated in the EM&A Manual.	To minimise potential water quality impacts on groundwater arising from the	SENTX Site	SENTX Contractor		~	✓	WPCO Water-TM EIAO-TM Annex 6	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement			implen ure? ⁽¹⁾	nent	What requirements or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address landfill operations.		the measure?	D	C	O/R	A	measure to achieve?	
SENTX latest design	WQ19	 Sewage All sewage from the operation staff will be diverted to the LTP for treatment or public sewer, if available. 	To ensure proper handling of sewage	SENTX Site	SENTX Contractor			✓	•	-	Implemented
6.9.3	WQ20	 Leachate Management The leachate pump houses and related ancillary equipment will be inspected regularly and repairs, if necessary. 	To minimise potential water quality impacts on surrounding water bodies arising from the landfill operations.	Leachate pump houses and related ancillary equipment	SENTX Contractor			✓	•	WPCO Water-TM EIAO-TM Annex 6	Implemented
6.9.3	WQ21	• For equipment such as pumps that require routine scheduled maintenance, the maintenance will be performed following manufacturer's recommended frequency.	To minimise potential water quality impacts on surrounding water bodies arising from the landfill operations.	Leachate pumps	SENTX Contractor			~	•	WPCO Water-TM	Implemented
6.9.3	WQ22	• Preventive maintenance will be implemented so that the possibility for forced shutdown during wet season will be kept to minimal.	To minimise potential water quality impacts on surrounding water bodies	Leachate treatment plant	SENTX Contractor			✓	~	WPCO Water-TM EIAO-TM Annex 6	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address arising from the landfill	Location of the Measures	Who to implement the measure?	When to the meas D C	-		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
6.9.3	WQ23	• Emergency procedures or a contingency plan will be established when the LTP is malfunctioned.	operations. To minimise potential water quality impacts on surrounding water bodies arising from the landfill operations.	Leachate treatment plant	SENTX Contractor		~	✓	WPCO Water-TM EIAO-TM Annex 6	Implemented
6.9.3 and SENTX latest design	WQ24	• There will be sufficient redundancy in the system to handle the leachate flow even if one treatment train is down for maintenance. The leachate may be required to temporarily store within the landfill if the leachate storage lagoon are full and leachate cannot be transported to the LTP for treatment.	To minimise potential water quality impacts on surrounding water bodies arising from the landfill operations.	Leachate treatment plant	SENTX Contractor		~	✓	WPCO Water-TM EIAO-TM Annex 6	Implemented
6.13	WQ25	• Monitor the quality of effluent discharged from the LTP	To ensure discharge quality comply with WPCO requirement	Leachate treatment plant discharge point	SENTX Contractor		✓	~	WPCO Water-TM	Implemented
6.10.1	WQ26	 Potential Leakage of Leachate Regular groundwater quality monitoring will be carried out to monitor the performance of the leachate containment system. 	To minimise potential water quality impacts on surrounding	SENTX Site	SENTX Contractor		✓	✓	WPCO Water-TM	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement			implen ure? ⁽¹⁾		What requirements or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address water bodies arising from the landfill		the measure?	D	C	O/R	A	measure to achieve?	
6.10.1	WQ27	 Maintenance and replacement of the 	operations. To minimise	SENTX Site	SENTX			\checkmark	✓	WPCO	Implemented
		capping system should be carried out, if necessary, to prevent control infiltration and leachate seepage from any damaged cap.	potential water quality impacts on surrounding water bodies arising from the leachate leakage.		Contractor					Water-TM EIAO-TM Annex 6	Impendicucu
6.10.1	WQ28	• Maintaining control of the leachate level through extraction	To minimise potential water quality impacts on surrounding water bodies arising from surface breakout of leachate.	SENTX Site	SENTX Contractor			•	•	WPCO Water-TM EIAO-TM Annex 6	Implemented
Waste Ma	anagemen	t – Construction Phase									
7.6.1	WM1	All the necessary waste disposal permits are obtained prior to the commencement of construction work.	To ensure compliance with relevant statutory requirements	Before construction works commence	SENTX Contractor	~	~			WDO	Implemented
7.6.1	WM2	Management of Waste Disposal The construction contractor will open a billing account with the EPD. Every construction waste or public fill load to be	To ensure that adverse environmental	SENTX Site	SENTX Contractor		~			WDO Waste Disposal (Charges for Disposal	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the me	to implement asure? ⁽¹⁾ O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		transferred to the Government waste disposal facilities such as public fill reception facilities,	impacts are					of Construction Waste) Regulation;	
		sorting facilities, landfills will required a valid "chit" which contains the information of the account holder to facilitate waste transaction recording and billing to the waste						Works Bureau Technical Circular No.31/2004; and	
		producer. A trip-ticket system will also be established to monitor the disposal of construction waste at the SENT Landfill and to control fly-tipping. The trip-ticket system will be included as one of the contractual requirements and implemented by the contractor.						Annex 5 and Annex 6 of Appendix G of ETWBTC No. 19/2005)	
		A recording system for the amount of waste generated, recycled and disposed of (including the disposal sites) will be established.							
7.6.1	WM3	Measures for the Reduction of Construction Waste Generation							
		Inert and non-inert construction waste will be segregated and stored in different containers or skips to facilitate reuse or recycling of the inert waste and proper disposal of the non- inert construction waste. Specific areas of the work site will be designated for such segregation and storage if immediate use is not practicable.	To reduce construction waste generation	SENTX Site	SENTX Contractor	~		WDO EIAO-TM Annex 7	Implemented
7.6.1	WM4	Chemical Waste							

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the me	to implement asure? ⁽¹⁾ O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		The construction contractor will register as a chemical waste producer with the EPD. Chemical waste will be handled in accordance with the <i>Code of Practice on the Packaging, Handling and Storage of Chemical Wastes.</i>	To ensure proper handling of chemical waste	SENTX Site	SENTX Contractor			Code of Practice on the Packaging, Handling and Storage of Chemical Wastes	Implemented
7.6.1	WM5	Sewage							
		An adequate number of portable toilets will be provided at the site to ensure that sewage from site staff is properly collected. The portable toilets will be desludged and maintained regularly by a specialist	To ensure proper handling of sewage	SENTX Site	SENTX Contractor	~		WDO EIAO-TM Annex 7	Deficiency of mitigation measures but rectified by the Contractor
		contractor.							
7.6.1 and SENTX latest design	WM6	General Refuse General refuse will be stored in enclosed bins separately from construction and chemical wastes. The general refuse will be delivered to a transfer station or other landfill, separately from construction and chemical wastes, on a daily basis to reduce odour, pest and litter impacts.	handling of	SENTX Site	SENTX Contractor	~		WDO EIAO-TM Annex 7	Deficiency of mitigation measures but rectified by the Contractor
		Recycling bins will be provided at strategic locations to facilitate recovery of aluminium can and waste paper from the SENTX Site. Materials recovered will be sold for recycling.							
7.6.1	WM7	<u>Staff Training</u> At the commencement of the construction	To ensure that	SENTX Site	SENTX	~			Implemented
			-	-					1

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the n	neas	implem ure? ⁽¹⁾ O/R	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		works, training will be provided to workers on the concepts of site cleanliness and on appropriate waste management procedures, including waste reduction, reuse and recycling.	adverse environmental impacts are prevented		Contractor					
7.8	WM8	Environmental Monitoring & Audit Requirements Weekly audits of the waste management practices will be carried out during the construction phase. The audits examine all aspects of waste management including waste generation, storage, recycling, transport and disposal.	To ensure that adverse environmental impacts are prevented	SENTX Site	SENTX Contractor		✓		WDO	Implemented
Waste Ma	anagemen	t - Operation/Restoration Phase								
7.6.2 and SENTX latest design	WM9	Sludge In case off-site disposal is required, the Contractor will ensure that sludge generated from the LTP will be delivered in closed container to other waste disposal facility e.g. other landfills or a sludge treatment facility, for proper disposal on a daily basis.	To ensure proper handling of sludge	SENTX Site	SENTX Contractor			~	WDO EIAO-TM Annex 7	Implemented
7.6.2	WM10	<u>Chemical Waste</u> The construction contractor will register as a chemical waste producer with the EPD. Chemical waste will be handled in	To ensure proper handling of chemical waste	SENTX Site	SENTX Contractor			¥	WDO EIAO-TM Annex 7	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to	Location of the Measures	Who to implement the measure?	the r	neas	implement ure? ⁽¹⁾ O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes.	address						Code of Practice on the Packaging, Handling and Storage of Chemical Wastes	
7.6.2	WM11	Sewage All sewage from the operation staff will be diverted to the LTP for treatment or public sewer, if available.	To ensure proper handling of sewage	SENTX Site	SENTX Contractor			V	WDO EIAO-TM Annex 7	Moved to mitigation measure under water quality WQ19. It is a measure for water quality rather than waste management.
7.6.2 and SENTX latest design	WM12	General Refuse General refuse will be stored in enclosed bins and disposed of at other landfills or transfer station on a daily basis to reduce odour, pest and litter impacts. Recycling bins will be provided at strategic locations to facilitate recovery of aluminium can and waste paper from the SENTX Site. Materials recovered will be sold for recycling.	To ensure proper handling of general refuse	SENTX Site	SENTX Contractor			~	WDO EIAO-TM Annex 7	Implemented
Landfill C	Gas Haza	rds – Design and Construction Phase								
8.6.2 and SENTX latest design	LFG1	Precautionary measures to be adopted by the contractors at the Project site and the adjacent development site within the landfill consultation zone are outlined in Paragraphs 8.3 to 8.49 of EPD's <i>Landfill Gas Hazard Assessment Guidance Notes (the Guidance Note)</i> .	*	All construction works area	SENTX Contractor		•		Paragraphs 8.3 to 8.49 of EPD's Landfill Gas Hazards Assessment Guidance Note EIAO-TM Annex 7	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the n	neas	impler ure? ⁽¹⁾ O/R		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		Those precautionary measures applicable to the SENTX will be confirmed in the detailed Qualitative Landfill Gas Hazard Assessment to be submitted by the contractor.									
8.6.2	LFG2	Monitoring will be undertaken when construction works are carried out in confined space within the consultation zone with reference to the monitoring requirements and procedures specified in Paragraphs 8.23 to 8.28 of EPD's <i>Guidance</i> <i>Note</i> will be followed.	To protect workers from landfill gas risk	Confined space within the construction works area	SENTX Contractor		✓				Implemented
		In the event of the trigger levels being exceeded, it is recommended that a person, such as the Safety Officer, is nominated, with deputies, to be responsible for dealing with any emergency which may occur due to landfill gas. In an emergency situation, the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas. The appropriate organisations shall be contact.									
8.6.3	LFG4	Implementation of engineering measures according to Contract Specification requirements. These measures will include the placement of liner and installation of landfill gas management system to contain, manage and control landfill gas.	To protect workers from landfill gas risk	SENTX Site	SENTX Contractor	~	✓	✓	~	EIAO-TM Annex 7	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement			impler ure? ⁽¹⁾	nent	What requirements or standards for the	Implementation Status and Remarks
	Rei	initigation moustles	Measure & Main Concerns to address	the measures	the measure?		C	O/R	А	measure to achieve?	
8.6.3	LFG5	Engineering measures to significant engineering measures will be required in the design of the SENTX to protect the staff	To protect workers from landfill gas risk	Infrastructure Area	SENTX Contractor	~	•			EPD's Landfill Gas Hazards Assessment Guidance Note	Implemented
		working in the infrastructure area. These measures include a combination of passive and active systems (examples are recommended in EPD's <i>Guidance Notes</i>).								EIAO-TM Annex 7	
		Landfill gas monitoring boreholes will be installed at the edge of the waste slope between the waste and the new infrastructure area to monitor the migration of landfill gas, if any.									
Landfill (Phases	Gas Hazai	rds – Operation, Restoration and Aftercare									
8.6.4	LFG7	To train and ensure staff to take appropriate precautions at all times when entering enclosed spaces or plant rooms. Undertake regular monitoring of landfill gas at the perimeter boreholes to detect if there are any signs of off-site landfill gas migration. Prepare and implement emergency plan in case off-site landfill gas migration is detected.	To protect workers from landfill gas risk	SENTX Site	SENTX Contractor			✓	•	Landfill Gas Hazards Assessment Guidance Note	Implemented
8.7 and	LFG8	A permanent gas monitoring system with alarm will be installed and operated in all occupied on-site buildings. <u>Environmental Monitoring & Audit</u>	To protect	Within the	SENTX			✓	✓		Implemented
SENTX latest design		<u>Requirements</u> Undertake regular monitoring of landfill gas	workers from landfill gas risk	SENTX and along the SENTX	Contractor						

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the 1	meas	impleme ure? ⁽¹⁾ O/R	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		within the SENTX and along the SENTX boundary as required by the Contract Specification.		boundary					Landfill Gas Hazards Assessment Guidance Note	
Ecology –	Construc	ction Phase								
9.10.2	EC1	Measures to control construction runoff:	To minimise	All	SENTX		✓		EIAO-TM Annex 16	Implemented
		• Exposed soil areas will be minimised to	potential water quality impacts	construction works area	Contractor				ProPECC PN 1/94	
		reduce the contamination of runoff and erosion;	affecting ecological resources						Water Pollution Control Ordinance (WPCO)	
									EIAO-TM Annex 6	
		• To prevent stormwater runoff from washing across exposed soil surfaces, perimeter channels will be constructed in advance of site formation works and earthworks and intercepting channels will be provided for example along the edge of excavation;							-	Implemented
		• Silt removal facilities, channels and manholes will be maintained and the deposited silt and grit will be removed regularly to ensure they are functioning properly at all times;							-	Implemented
		• Temporary covers such as tarpaulin will also be provided to minimise the generation of high suspended solids							-	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the m	neasu	nplemo re? ⁽¹⁾ O/R		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		 runoff; The surface runoff contained any oil and grease will pass through the oil interceptors; and, 								-	Implemented
		• Control measures, including implementation of excavation schedules, lining and covering of excavated stockpiles will be implemented to minimise contaminated stormwater run-off from the SENTX site.								-	Implemented
9.10.2 and SENTX latest design	EC2	 Good Construction Practice: Fences along the boundary of the SENTX Site will be erected before the commencement of works to prevent vehicle movements, and encroachment of personnel, onto adjacent areas. The work site boundaries will be regularly checked to ensure that they are not breached and that damage does not occur to surrounding areas. 	To minimise potential ecological impacts arising from the Project	SENTX Site	SENTX Contractor		✓			EIAO-TM Annex 16	Implemented
Ecology –	Operatio	n, Restoration and Aftercare Phases									
9.10.2	EC3	Measures for Controlling Leakage of Landfill Leachate Leachate will be contained within the SENTX Site by the proposed impermeable leachate containment system and collected by the	To minimise potential water quality impact affecting the	SENTX Site	SENTX Contractor			√	√	EIAO-TM Annex 16 WPCO Water-TM	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to	Location of the Measures	Who to implement the measure?	When the m D (easu	-		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
			address								
		installation of drainage system to prevent potential migration of leachate to habitats in the vicinity. Measures for Controlling Migration of	ecological resources							EIAO-TM Annex 6	
9.10.2	EC4	Landfill Gas									Implemented
		Disturbance to habitat in the vicinity and associated wildlife due to migration of landfill gas will be prevented by proper management of the landfill gas generated from the SENTX. Ignition fires will be prohibited to occur within the boundary of the SENTX Site. Surface emission and off- site migration of landfill gas will be regularly monitored.	To minimise potential landfill gas migration affecting ecological resources	SENTX Site	SENTX Contractor			V	•	EIAO-TM Annex 16	
9.10.3 and SENTX latest	EC5	The following compensation planting is recommended as the mitigation measures for the habitat affected due to the SENTX:Provision of 6 ha of mixed woodland	Compensation of habitat loss due to the Project	SENTX Site	SENTX Contractor			~	•	EIAO-TM Annex 16	Implemented
design		planting to compensate the loss of shrubland; and									
		 Provision of a mosaic of grassland and shrubland in the remaining areas of the SENTX Site. Compensatory planting and restoration of the SENTX can be implemented progressively according to the filling plan of SENTX. 									
9.10.3	EC6	The mixture of grassland, shrubland and woodland habitats are recommended to diversify the habitats for supporting various wildlife in particular butterflies, birds and	To diversify habitats	SENTX Site	SENTX Contractor			~	✓	EIAO-TM Annex 16	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the	meas	implen ure? ⁽¹⁾ O/R		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		herpetofauna and blend into the existing undisturbed ecological environment.									
9.10.3	EC7	Indigenous plant species of shallow root system, softwood in nature and adaptive to sea shore habitat are recommended to be used in the restoration plan, which can establish well in coastal area with exposure to strong wind and salt spray, with sand soil base. Taking consideration of the relative poor substrate and the difficulties of establishment of some native trees in Hong Kong, it is recommended to include approximately 20% of non-native tree species in the compensatory woodland. The non- native tree species can serve as a nurse species to facilitate the establishment of the native tree species, especially the shading, and it can be replaced by established native tree species progressively. Plant species can also make reference to food plants of butterfly species (in particularly butterfly species of conservation interests recorded within the	To enhance ecological value of the habitats	SENTX Site	SENTX Contractor			•	•	EIAO-TM Annex 16	Implemented
9.10.3	EC8	CWBCP). It is also recommended that a trial nursery for native plant species be set up to fine tone the planting matrix and management intensity of the recommended indigenous tree species for the restoration of the SENTX. It should be noted that native shrubs and tree species had been used for restoration of the existing SENT Landfill, native plant species that could not	suitable indigenous tree species for the SENTX	SENTX Site	SENTX Contractor	~		~	•	EIAO-TM Annex 16	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the		impler ure? ⁽¹⁾ O/R		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		successfully be established on the existing SENT Landfill should be reviewed before the preparation of the compensatory planting list. Special care and intensive management of native plant should be implemented in order to ensure proper establishment of the native plants.									
9.12.1	EC9	Environmental Monitoring & Audit Requirements The implementation of the ecological mitigation measures should be checked as part of the environmental monitoring and audit procedures during the construction period.	To ensure that adverse ecological impacts are prevented	SENTX	SENTX Contractor		✓	✓	✓	EIAO-TM Annex 16	Implemented
Landscap	e and Vis	ual – Construction Phase									
10.6.5	LV1	CM1 - The construction area and area allowed for the contractor's office, leachate treatment plant and laboratory areas will be minimised to a practical minimum, to avoid impacts on adjacent landscape.	To minimise the landscape and visual impacts	SENTX Site	SENTX Contractor		✓			EIAO-TM Annex 18 and ETWBC 3/2006	Implemented
10.6.5	LV2	CM2 - Topsoil, where identified, will be stripped and stored for re-use in the construction of the soft landscape works, where practical. The Contract Specification will include storage and reuse of topsoil as appropriate.	To minimise the landscape and visual impacts	All construction works area	SENTX Contractor		•			EIAO-TM Annex 18	Not applicable
10.6.5	LV3	CM3 - All existing trees at the edges of the landfill will be carefully protected during	To minimise the landscape and	Potential impacted area	SENTX Contractor		✓			EIAO-TM Annex 18 and ETWBC 3/2006	Not applicable

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	asures implement			implement sure? ⁽¹⁾	What requirements or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address		the measure?	D	С	O/R A	measure to achieve?	
		construction. Detailed Tree Protection Specification will be provided in the Contract Specification. Under this Specification, the Contractor will be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in Contractor's works areas.	visual impacts							
10.6.5	LV4	CM4 - Trees unavoidably affected by the works will be transplanted, where necessary and practical. A detailed Tree Transplanting Specification will be provided in the Contract Specification, if applicable. Sufficient time for necessary tree root and crown preparation periods will be allowed in the project programme.	To minimise the landscape and visual impacts	Potential impacted area	SENTX Contractor	✓	✓		EIAO-TM Annex 18 and ETWBC 3/2006	Implemented
10.6.5 and SENTX latest design	LV5	CM5 - Within 3 months of taking possession of the SENTX Site, the Contractor will plant advance screen planting of native species at Light Standard size at 1.5m centres along the High Junk Peak Trail so as to screen views of the Works from the trail. Tree planting locations will be agreed with AFCD. Works will be completed within 9 months of taking possession of the SENTX Site.	To minimise the landscape and visual impacts	At High Junk Peak Hiking Trail	SENTX Contractor		~		EIAO-TM Annex 18	Implemented
10.6.5	LV6	CM6 - The Contractor's office, leachate treatment plant and laboratory will be given an aesthetic treatment in earth tones to reduce their visual impact and albedo and blend	To minimise the landscape and visual impacts	Infrastructure area	SENTX Contractor	•	~		EIAO-TM Annex 18	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the	meas	implement sure? ⁽¹⁾ O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		them into the surrounding landscape.								
10.6.5	LV7	CM7 - The Contractor's office, leachate treatment plant and laboratory will be surrounded by a minimum of 5m wide and 0.75m high earth bund on the west and south sides planted with a dense screen of tree and shrub vegetation. Additional tree planting will be provided in unused spaces with thin infrastructure site, along access roads and in and around car parks. This will be supplemented with shrub planting, where appropriate.	To minimise the landscape and visual impacts	Infrastructure area	SENTX Contractor	•	✓		EIAO-TM Annex 18 and ETWBC 7/2002	Not applicable
10.6.5	LV8	CM8 - Planting trials will be carried out in an on-site nursery prior to implementation of the first phase of restoration to establish the best planting matrix and management intensity of the recommended plant materials for the restoration.		SENTX Site	SENTX Contractor		~		EIAO-TM Annex 18	Implemented
11.4.1 and SENTX latest design	LV9	During the preparation of the detailed landscape design plan, the design submission will be audited against the recommendation proposed in the <i>ER Report</i> by the Registered Landscape Architect from the ET.	To ensure the implementation of mitigation measures proposed in this EIA Report	SENTX Site	SENTX Contractor/E T	✓	✓		EIAO-TM Annex 18	Implemented
Landscap	e and Vis	ual – Operation/Restoration Phase								
10.6.5 and SENTX	LV10	OM1 - Landfill materials will be covered with general fill material or tarpaulin sheet on a daily basis to reduce visual impact.	To minimise the landscape and visual impacts	Tipping area	SENTX Contractor			✓	EIAO-TM Annex 18	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to the meas D C	implement sure? ⁽¹⁾ O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
latest design									
10.6.5 and SENTX latest design	LV11	OM2 - Filling and restoration will be phased during the course of operations in a minimum of 4 phases, the restoration of each phase to commence immediately on the completion of filling in that phase.	To minimise the landscape and visual impacts	Tipping area	SENTX Contractor		V	EIAO-TM Annex 18	Implemented
10.6.5	LV12	OM3 - Catch fences will be erected at the perimeter of the waste boundary, to ensure that all waste stays within the site and is not blown into surrounding areas.	To minimise the landscape and visual impacts	Tipping area	SENTX Contractor		✓	EIAO-TM Annex 18	Implemented
10.6.5	LV13	OM4 - All night-time lighting will be reduced to a practical minimum both in terms of number of units and lux level and will be hooded and directional.	To minimise the landscape and visual impacts	Tipping area	SENTX Contractor		✓	EIAO-TM Annex 18	Implemented
11.4.2 and SENTX latest design	LV14	The condition of the restoration plantation will be audited at monthly intervals by a Registered Landscape Architect from the ET.	To check the restoration plantation	SENTX Site	SENTX Contractor/E T		✓	EIAO-TM Annex 18	Implemented

Annex C

Monitoring Schedule for This Reporting Period

South East New Territories (SENT) Landfill Extension

EM&A Impact Monitoring Schedule during Operation/ Restoration Phase

April 2022						
Sun	Mon	Tue	Wed	Thu	Fri	Sat
					1 Leachate Monitoring	2 Leachate Monitoring
3 Leachate Monitoring	4 Leachate Monitoring Odour Monitoring	5 Leachate Monitoring	6 Dust Monitoring Leachate Monitoring	7 Perimeter LFG Monitoring Leachate Monitoring Noise Monitoring	8 Service Void LFG Monitoring Leachate Monitoring	9 Leachate Monitoring
10 Leachate Monitoring	11 Groundwater Monitoring	12 Dust Monitoring	13 Noise Monitoring	14 Leachate Monitoring	15 Leachate Monitoring	16 Leachate Monitoring
	Stack Monitoring	Groundwater Monitoring	Leachate Monitoring			
	Leachate Monitoring	Stack Monitoring				
		Leachate Monitoring				
		Odour Monitoring				
17 Leachate Monitoring	18 Dust Monitoring	19 Noise Monitoring	20 Leachate Monitoring	21 Leachate Monitoring	22 Leachate Monitoring	23 Leachate Monitoring
	Leachate Monitoring	Leachate Monitoring				
		Odour Monitoring				
24 Dust Monitoring	25 Odour Monitoring	26 Leachate Monitoring	27 Leachate Monitoring	28 Leachate Monitoring	29 Leachate Monitoring	30 Leachate Monitoring
Leachate Monitoring	Leachate Monitoring					Dust Monitoring
	Noise Monitoring					
	Surface Water Monitoring					

South East New Territories (SENT) Landfill Extension

EM&A Impact Monitoring Schedule during Operation/ Restoration Phase

May 2022

Sun	Mon	Tue	Wed	Thu	Fri	Sat
1 Leachate Monitoring (11:30 - 12:00)	2 Leachate Monitoring	3 Leachate Monitoring Noise Monitoring	4 Leachate Monitoring Odour Monitoring	5 Leachate Monitoring	6 Dust Monitoring Leachate Monitoring	7 Leachate Monitoring
8 Leachate Monitoring (11:30 - 12:00)	9 Leachate Monitoring	10 Groundwater Monitoring	11 Groundwater Monitoring	12 Dust Monitoring	13 Leachate Monitoring	14 Leachate Monitoring
		Noise Monitoring	Leachate Monitoring	Leachate Monitoring		
		Odour Monitoring				
		Leachate Monitoring				
15 Leachate Monitoring (11:30 - 12:00)	16 Service Void LFG Monitoring	17 Perimeter LFG Monitoring	18 Dust Monitoring	19 Leachate Monitoring	20 Leachate Monitoring	21 Leachate Monitoring
	Stack Monitoring	Perimeter LFG Bulk Gas Sampling	Perimeter LFG Monitoring	Noise Monitoring		
	VOCs Monitoring	Stack Monitoring	Perimeter LFG Bulk Gas Sampling			
	Leachate Monitoring	Leachate Monitoring Odour Monitoring	Flammable Gas Monitoring Leachate Monitoring			
			Groundwater Monitoring			
22 Leachate Monitoring (11:30 - 12:00)	23 Odour Monitoring	24 Dust Monitoring	25 Leachate Monitoring	26 Leachate Monitoring	27 Leachate Monitoring	28 Leachate Monitoring
	Leachate Monitoring	Leachate Monitoring	Noise Monitoring			
			Surface Water Monitoring			
29 Leachate Monitoring (11:30 - 12:00)	30 Dust Monitoring	31 Leachate Monitoring				
(1130-1200)	Leachate Monitoring	Noise Monitoring				
	Odour Monitoring					

South East New Territories (SENT) Landfill Extension EM&A Impact Monitoring Schedule during Operation/ Restoration Phase

June 2022						
Sun	Mon	Tue	Wed	Thu	Fri	Sat
			1 Leachate Monitoring	2 Leachate Monitoring	3 Leachate Monitoring	4 Leachate Monitoring
5 Dust Monitoring Leachate Monitoring	6 Groundwater Monitoring Leachate Monitoring Noise Monitoring	7 Leachate Monitoring	8 Leachate Monitoring	9 Leachate Monitoring	10 Leachate Monitoring	11 Dust Monitoring (AM1,AM3,AM4) Leachate Monitoring
12 Leachate Monitoring	13 Perimeter LFG Monitoring Leachate Monitoring	14 Groundwater Monitoring Leachate Monitoring	15 Dust Monitoring (AM2) Service Void LFG Monitoring	16 Stack Monitoring Leachate Monitoring	17 Dust Monitoring Stack Monitoring	18 Leachate Monitoring
	Noise Monitoring		Leachate Monitoring		Leachate Monitoring	
19 Leachate Monitoring	20 Leachate Monitoring Noise Monitoring	21 Leachate Monitoring	22 Leachate Monitoring	23 Dust Monitoring Leachate Monitoring	24 Leachate Monitoring Surface Water Monitoring	25 Leachate Monitoring
26 Leachate Monitoring	27 Leachate Monitoring	28 Leachate Monitoring Odour Monitoring	29 Dust Monitoring Leachate Monitoring	30 Leachate Monitoring Additional Surface Water Monitoring Noise Monitoring		

Annex D

Air Quality

Annex D1

24-hour TSP Monitoring Results

Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (µg/m3)
6 Apr 22	9:00	7 Apr 22	8:43	Fine	84
12 Apr 22	9:00	13 Apr 22	8:12	Fine	53
18 Apr 22	9:00	19 Apr 22	8:45	Fine	79
24 Apr 22	9:00	25 Apr 22	8:17	Fine	45
30 Apr 22	9:00	1 May 22	8:46	Fine	46
6 May 22	9:00	7 May 22	8:38	Fine	65
12 May 22	NA	NA	NA	No monitoria	ng was carried out due
				to p	ower failure.
18 May 22	9:00	19 May 22	8:41	Fine	68
24 May 22	9:00	25 May 22	8:42	Fine	45
30 May 22	9:00	31 May 22	9:21	Fine	39
5 Jun 22	9:00	6 Jun 22	8:39	Fine	80
11 Jun 22	9:00	12 Jun 22	8:39	Rainy	31
17 Jun 22	9:00	18 Jun 22	8:41	Fine	41
23 Jun 22	9:00	24 Jun 22	8:50	Fine	26
29 Jun 22	9:00	30 Jun 22	9:19	Fine	47
				Average	54
				Min	26
				Max	84

Table D1.124-hour TSP Monitoring Results at AM1

Figure D1.1 Graphical Presentation for 24-hr TSP Monitoring at AM1





Table D1.224-hour TSP Monitoring Results at AM2

Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (µg/m3)
6 Apr 22	9:00	7 Apr 22	8:44	Fine	46
12 Apr 22	9:00	13 Apr 22	8:42	Fine	78
18 Apr 22	9:00	19 Apr 22	8:44	Fine	48
24 Apr 22	9:00	25 Apr 22	8:44	Fine	60
30 Apr 22	9:00	1 May 22	8:45	Fine	54
6 May 22	9:00	7 May 22	8:45	Fine	69
12 May 22	9:00	13 May 22	8:45	Rainy	34
18 May 22	9:00	19 May 22	8:44	Fine	52
24 May 22	9:00	25 May 22	8:44	Fine	24
30 May 22	9:00	31 May 22	8:48	Fine	66
5 Jun 22	9:00	6 Jun 22	8:45	Fine	110
15 Jun 22	11:15	16 Jun 22	11:00	Fine	56
17 Jun 22	9:00	18 Jun 22	8:39	Fine	104
23 Jun 22	9:00	24 Jun 22	8:25	Fine	123
29 Jun 22	9:00	30 Jun 22	9:04	Fine	56
				Average	65
				Min	24
				Max	123

Figure D1.2 Graphical Presentation for 24-hr TSP Monitoring at AM2



Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (µg/m3)
6 Apr 22	9:00	7 Apr 22	8:56	Fine	169
12 Apr 22	9:00	13 Apr 22	8:23	Fine	141
18 Apr 22	9:00	19 Apr 22	8:20	Fine	160
24 Apr 22	9:00	25 Apr 22	8:17	Fine	69
30 Apr 22	9:00	1 May 22	8:27	Fine	124
6 May 22	9:00	7 May 22	8:28	Fine	127
12 May 22	9:00	13 May 22	8:28	Rainy	43
18 May 22	9:00	19 May 22	8:32	Fine	114
24 May 22	9:00	25 May 22	8:32	Fine	53
30 May 22	9:00	31 May 22	8:27	Fine	80
5 Jun 22	9:00	6 Jun 22	8:24	Fine	159
11 Jun 22	9:00	12 Jun 22	8:27	Rainy	42
17 Jun 22	9:00	18 Jun 22	8:28	Fine	55
23 Jun 22	9:00	24 Jun 22	8:32	Fine	111
29 Jun 22	9:00	30 Jun 22	8:23	Fine	198
				Average	110
				Min	42
				Max	198

Figure D1.3 Graphical Presentation for 24-hr TSP Monitoring at AM3





Table D1.424-hour TSP Monitoring Results at AM4

Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (µg/m3)
6 Apr 22	9:00	7 Apr 22	8:30	Fine	93
12 Apr 22	9:00	13 Apr 22	8:53	Fine	91
18 Apr 22	9:00	19 Apr 22	8:26	Fine	142
24 Apr 22	9:00	25 Apr 22	8:23	Fine	58
30 Apr 22	9:00	1 May 22	8:23	Fine	75
6 May 22	9:00	7 May 22	8:25	Fine	72
12 May 22	9:00	13 May 22	8:24	Rainy	51
18 May 22	9:00	19 May 22	8:29	Fine	49
24 May 22	9:00	25 May 22	8:26	Fine	34
30 May 22	9:00	31 May 22	8:36	Fine	63
5 Jun 22	9:00	6 Jun 22	8:21	Fine	218
11 Jun 22	9:00	12 Jun 22	8:23	Rainy	41
17 Jun 22	9:00	18 Jun 22	8:24	Fine	54
23 Jun 22	9:00	24 Jun 22	8:26	Fine	104
29 Jun 22	9:00	30 Jun 22	8:37	Fine	45
				Average	79
				Min	34
				Max	218

Figure D1.4 Graphical Presentation for 24-hr TSP Monitoring at AM4



Annex D2

Event and Action Plan for Air Quality Monitoring

Annex D2	Event and Action Plan for Air Quality Monitoring During Operation/ Restoration Phase	
----------	--	--

		Action	
Event	ET	IEC	Contractor
Exceedance of Action/Limit Level for dust monitoring	 Identify the source(s) and investigate the cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures Ensure remedial measures are properly implemented Assess effectiveness of Contractor's remedial measures and keep the Project Proponent and IEC informed of the results Repeat measurement to confirm finding if exceedance is due to the Project Increase monitoring frequency to daily and continue until the monitoring results reduce to below action level 	 Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Take immediate action to avoid further exceedance Submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate
Exceedance of Action Level for odour	 Identify source(s) and investigate the cause(s) of exceedance or complaint Prepare the odour complaint form or the Notification of Exceedance within 24 hours Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures Ensure remedial measures are properly implemented Increase monitoring frequency to daily until odour not being detected for three consecutive days 	 Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Rectify any unacceptable practice Amend working methods as required Implement amended working methods, if necessary

		Action	
Event	ET	IEC	Contractor
Exceedance of Limit Level for odour	 Identify source(s) and investigate the cause(s) of exceedance or complaint Prepare the odour complaint form or the Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures Ensure remedial measures are properly implemented Assess effectiveness of Contractor's remedial measures and keep the Project Proponent and IEC informed of the results 	 Verify the Notification of Exceedance Check with Contractor on the operating activities and implementation of odour mitigation measures Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Rectify any unacceptable practice Submit proposals for remedial measures to IEC within 3 working days of notification Implement the agreed proposal or amend working methods as required Resubmit proposals if problem still not under control
Exceedance of Limit Level for ambient VOCs, ammonia and H ₂ S at the monitoring locations	 Identify the source(s) and investigate the cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures Ensure remedial measures are properly implemented Assess effectiveness of Contractor's remedial measures and keep the Project Proponent and IEC informed of the results Repeat measurement to confirm finding if exceedance is due to the Project Increase monitoring frequency to monthly and continue until the monitoring results reduce to below limit level 	 Check with Contractor on the operating activities and implementation of landfill gas control measures 	 Rectify any unacceptable practice Amend working methods as required Implement amended working methods, if necessary


		Action	
Event	ET	IEC	Contractor
Exceedance of Limit Level of stack emission of the thermal oxidizer, flares and generator	 Identify source(s) and investigate the cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures Ensure remedial measures are properly implemented Assess effectiveness of Contractor's remedial measures and keep the Project Proponent and IEC informed of the results Repeat measurement to confirm finding if exceedance is due to the Project Increase monitoring frequency to monthly when there are two consecutive exceedances and continue until the monitoring results reduce to below limit level 	 Verify the Notification of Exceedance Check with Contractor on the operating performance of the stack Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Rectify any unacceptable performance Amend design as required Implement amended design, if necessar


Annex D3


Meteorological Data


Annex D3 Meteorological Data


<u>Apr 2022</u>






















May 2022






































Annex D4

Odour Monitoring Results

Table D4.1 Odour Monitoring Results

Date	Weather	Location	Time	Temperature	Wind Speed		From	Odour	Odour	Possible Source	Remarks
				(oC)	(m/s)	Direction	Project Site	5	Characteristic		
7-Apr-22	Sunny	OP1	14:07	26.3	1.4	S	No	1	Grassy	Nearby Vegetation	N/A
7-Apr-22	Sunny	OP2	14:12	26.2	1.9	S	No	0	N/A	N/A	N/A
7-Apr-22	Sunny	OP3	14:14	26.2	0.9	Ν	Yes	0	N/A	N/A	N/A
7-Apr-22	Sunny	OP4	14:17	26.3	0.5	Ν	Yes	0	N/A	N/A	N/A
7-Apr-22	Sunny	OP5	14:21	25.7	0.9	Е	No	0	N/A	N/A	N/A
7-Apr-22	Sunny	OP6	14:23	26.4	1.5	SE	Yes	0	N/A	N/A	N/A
7-Apr-22	Sunny	OP7	14:27	26.6	1.0	SE	Yes	0	N/A	N/A	N/A
7-Apr-22	Sunny	OP8	14:30	24.8	2.0	S	No	0	N/A	N/A	N/A
7-Apr-22	Sunny	OP9	14:33	25.2	2.2	SE	Yes	0	N/A	N/A	N/A
7-Apr-22	Sunny	OP10	14:35	24.9	2.9	S	No	0	N/A	N/A	N/A
7-Apr-22	Sunny	OP11	14:44	26.0	1.6	SE	No	0	N/A	N/A	N/A
12-Apr-22	Sunny	OP1	13:27	27.6	3.2	S	No	0	N/A	N/A	N/A
12-Apr-22	Sunny	OP2	13:29	27.3	4.7	S	No	0	N/A	N/A	N/A
12-Apr-22	Sunny	OP3	13:32	27.0	5.3	SW	No	0	N/A	N/A	N/A
12-Apr-22	Sunny	OP4	13:34	28.0	5.5	Е	No	0	N/A	N/A	N/A
12-Apr-22	Sunny	OP5	13:37	29.0	3.4	S	No	0	N/A	N/A	N/A
12-Apr-22	Sunny	OP6	13:40	28.5	5.8	S	No	0	N/A	N/A	N/A
12-Apr-22	Sunny	OP7	13:43	28.4	5.2	S	No	0	N/A	N/A	N/A
12-Apr-22	Sunny	OP8	13:46	28.7	4.4	S	No	0	N/A	N/A	N/A
12-Apr-22	Sunny	OP9	13:50	31.0	2.5	S	No	0	N/A	N/A	N/A
12-Apr-22	Sunny	OP10	13:52	32.5	1.2	Ν	No	0	N/A	N/A	N/A
12-Apr-22	Sunny	OP11	14:02	32.2	3.4	Е	No	0	N/A	N/A	N/A
22-Apr-22	Sunny	OP1	14:40	27.5	1.6	S	No	1	Grassy	Nearby Vegetation	N/A
22-Apr-22	Sunny	OP2	14:49	25.6	1.3	SW	Yes	0	N/A	N/A	N/A
22-Apr-22	Sunny	OP3	14:53	25.4	1.8	SW	No	0	N/A	N/A	N/A
22-Apr-22	Sunny	OP4	14:56	28.0	0.4	SW	No	0	N/A	N/A	N/A
22-Apr-22	Sunny	OP5	15:00	28.2	1.7	SE	No	0	N/A	N/A	N/A
22-Apr-22	Sunny	OP6	15:02	27.1	2.2	SW	No	1	Paint	Painting Site Work	N/A
22-Apr-22	Sunny	OP7	15:06	26.6	1.8	SW	No	0	N/A	N/A	N/A
22-Apr-22	Sunny	OP8	15:10	28.3	1.2	SW	No	0	N/A	N/A	N/A
22-Apr-22	Sunny	OP9	15:13	27.8	1.1	NE	Yes	0	N/A	N/A	N/A
22-Apr-22	Sunny	OP10	15:15	26.1	2.3	Е	Yes	0	N/A	N/A	N/A
22-Apr-22	Sunny	OP11	15:25	26.2	2.8	SE	No	0	N/A	N/A	N/A
25-Apr-22	Sunny	OP1	9:39	28.5	3.6	S	No	0	N/A	N/A	N/A
25-Apr-22	Sunny	OP2	9:43	28.1	1.2	S	No	0	N/A	N/A	N/A

ENVIRONMENTAL RESOURCES MANAGEMENT

Date	Weather	Location	Time	Temperature	-		From	Odour	Odour	Possible Source	Remarks
		0.04		(oC)	(m/s)	Direction	Project Site		Characteristic	27/1	
25-Apr-22	Sunny	OP3	9:46	28.7	2.0	SW	No	0	N/A	N/A	N/A
25-Apr-22	Sunny	OP4	9:49	31.3	0.0	N/A	N/A	0	N/A	N/A	N/A
25-Apr-22	Sunny	OP5	9:52	31.3	1.4	SW	No	0	N/A	N/A	N/A
25-Apr-22	Sunny	OP6	9:55	29.5	1.3	S	No	0	N/A	N/A	N/A
25-Apr-22	Sunny	OP7	9:57	29.7	5.2	S	No	0	N/A	N/A	N/A
25-Apr-22	Sunny	OP8	10:02	28.3	7.3	S	No	0	N/A	N/A	N/A
25-Apr-22	Sunny	OP9	10:06	29.2	5.2	S	No	0	N/A	N/A	N/A
25-Apr-22	Sunny	OP10	10:08	32.7	1.5	S	No	0	N/A	N/A	N/A
25-Apr-22	Sunny	OP11	10:21	29.9	5.5	W	Yes	0	N/A	N/A	N/A
4-May-22	Sunny	OP1	9:23	25.9	1.0	S	No	1	Grassy	Nearby Vegetation	N/A
4-May-22	Sunny	OP2	9:27	26.7	0.0	NA	NA	0	N/A	N/A	N/A
4-May-22	Sunny	OP3	9:29	26.1	1.9	SW	No	0	N/A	N/A	N/A
4-May-22	Sunny	OP4	9:31	26.4	0.6	SW	No	0	N/A	N/A	N/A
4-May-22	Sunny	OP5	9:35	26.9	1.8	Е	No	0	N/A	N/A	N/A
4-May-22	Sunny	OP6	9:38	27.2	2.2	S	No	0	N/A	N/A	N/A
4-May-22	Sunny	OP7	9:41	27.4	1.1	NE	Yes	0	N/A	N/A	N/A
4-May-22	Sunny	OP8	9:44	27.0	1.2	Е	Yes	1	Exhaust	Heavy Vehicles	N/A
4-May-22	Sunny	OP9	9:47	27.0	2.2	Е	Yes	0	N/A	N/A	N/A
4-May-22	Sunny	OP10	9:50	26.6	5.9	Е	Yes	0	N/A	N/A	N/A
4-May-22	Sunny	OP11	10:00	27.7	0.7	SE	No	0	N/A	N/A	N/A
10-May-22	Rainy	OP1	13:25	26.0	1.0	S	No	0	N/A	N/A	N/A
10-May-22	Rainy	OP2	13:29	28.7	0.8	S	No	0	N/A	N/A	N/A
10-May-22	Rainy	OP3	13:32	28.2	1.2	Ν	Yes	0	N/A	N/A	N/A
10-May-22	Rainy	OP4	13:34	27.8	1.8	W	Yes	0	N/A	N/A	N/A
10-May-22	Rainy	OP5	13:38	26.0	1.8	W	No	0	N/A	N/A	N/A
10-May-22	Rainy	OP6	13:41	26.1	4.3	Ν	No	0	N/A	N/A	N/A
10-May-22	Rainy	OP7	13:44	26.2	2.2	Ν	Yes	0	N/A	N/A	N/A
10-May-22	Rainy	OP8	13:48	25.9	4.5	Ν	No	0	N/A	N/A	N/A
10-May-22	Rainy	OP9	13:52	26.4	3.3	Е	Yes	1	, Town Gas	, Town Gas Plant	N/A
10-May-22	Rainy	OP10	13:57	26.5	4.5	Е	Yes	0	N/A	N/A	N/A
10-May-22	Rainy	OP11	14:07	26.3	0.0	N/A	N/A	0	N/A	N/A	N/A
17-May-22	Sunny	OP1	14:40	27.5	3.0	SE	No	1	Grassy	Nearby Vegetation	N/A
17-May-22	Sunny	OP2	14:43	24.8	1.1	SE	No	1	Grassy	Nearby Vegetation	N/A
17-May-22	Sunny	OP3	14:46	25.0	3.2	SW	No	0	N/A	N/A	N/A
17-May-22	Sunny	OP4	14:48	25.6	1.8	SW	No	0	N/A	N/A	N/A
17-May-22	Sunny	OP5	14:51	28.6	1.0	SE	No	0	N/A	N/A	N/A
17-May-22	Sunny	OP6	14:53	27.3	1.1	S	No	0	N/A	N/A	N/A
17-May-22	Sunny	OP7	14:56	26.3	1.2	SW	No	0	N/A	N/A	N/A

Date	Weather	Location	Time	Temperature	-		From	Odour	Odour	Possible Source	Remarks
				(oC)	(m/s)	Direction	Project Site	2	Characteristic	2714	
17-May-22	Sunny	OP8	14:59	26.4	1.3	S	No	0	N/A	N/A	N/A
17-May-22	Sunny	OP9	15:01	25.3	5.0	Е	Yes	1	Fragrance	Town Gas Plant	N/A
17-May-22	Sunny	OP10	15:06	27.7	0.8	E	Yes	0	N/A	N/A	N/A
17-May-22	Sunny	OP11	15:14	26.2	0.0	N/A	N/A	0	N/A	N/A	N/A
23-May-22	Shower	OP1	9:46	24.1	7.2	S	No	1	Grassy	Nearby Vegetation	N/A
23-May-22	Shower	OP2	9:49	24.6	1.2	S	No	1	Grassy	Nearby Vegetation	N/A
23-May-22	Shower	OP3	9:54	24.0	4.4	Е	No	0	N/A	N/A	N/A
23-May-22	Shower	OP4	10:01	24.4	2.4	SW	No	0	N/A	N/A	N/A
23-May-22	Shower	OP5	10:04	24.7	3.8	Ν	No	0	N/A	N/A	N/A
23-May-22	Shower	OP6	10:06	24.7	5.9	Ν	No	0	N/A	N/A	N/A
23-May-22	Shower	OP7	10:08	24.6	2.2	Ν	Yes	0	N/A	N/A	N/A
23-May-22	Shower	OP8	10:12	24.5	8.8	Е	Yes	1	Waste	Tipping Area	N/A
23-May-22	Shower	OP9	10:21	24.6	3.9	Е	Yes	1	Dead mouse	Town Gas Plant	N/A
23-May-22	Shower	OP10	10:26	25.3	2.3	W	No	0	N/A	N/A	N/A
23-May-22	Shower	OP11	10:35	25.7	2.2	S	Yes	0	N/A	N/A	N/A
30-May-22	Sunny	OP1	13:48	30.6	2.7	S	No	0	N/A	N/A	N/A
30-May-22	Sunny	OP2	13:51	30.4	1.1	S	No	1	Grassy	Nearby Vegetation	N/A
30-May-22	Sunny	OP3	13:54	30.9	1.4	SW	No	0	N/A	N/A	N/A
30-May-22	Sunny	OP4	13:55	31.7	1.4	SW	No	0	N/A	N/A	N/A
30-May-22	Sunny	OP5	13:58	32.8	1.0	SW	No	0	N/A	N/A	N/A
30-May-22	Sunny	OP6	14:00	30.6	3.1	SW	No	0	N/A	N/A	N/A
30-May-22	Sunny	OP7	14:03	31.2	4.1	S	No	0	N/A	N/A	N/A
30-May-22	Sunny	OP8	14:05	32.0	1.8	SW	No	0	N/A	N/A	N/A
30-May-22	Sunny	OP9	14:07	32.0	1.5	SE	Yes	0	N/A	N/A	N/A
30-May-22	Sunny	OP10	14:12	32.4	1.4	SW	No	0	N/A	N/A	N/A
30-May-22	Sunny	OP11	14:19	31.5	2.3	W	Yes	0	N/A	N/A	N/A
28-Jun-22	Sunny	OP1	13:22	32.2	1.5	S	No	0	N/A	N/A	N/A
28-Jun-22	Sunny	OP2	13:25	31.8	1.3	SE	No	0	N/A	N/A	N/A
28-Jun-22	Sunny	OP3	13:27	31.8	1.9	SW	No	1	Biogas	TCU	N/A
28-Jun-22	Sunny	OP4	13:33	34.2	0.7	SE	No	0	N/A	N/A	N/A
28-Jun-22	Sunny	OP5	13:36	34.6	1.1	NE	Yes	0	N/A	N/A	N/A
28-Jun-22	Sunny	OP6	13:38	32.3	2.6	S	No	0	N/A	N/A	N/A
28-Jun-22	Sunny	OP7	13:41	34.1	1.8	S	No	0	N/A	N/A	N/A
28 Jun 22 28 Jun 22	Sunny	OP8	13:44	33.1	1.0	SW	No	0	N/A	N/A	N/A
28-Jun-22	Sunny	OP9	13:46	32.7	2.7	NE	Yes	0	N/A	N/A	N/A
28-Jun-22	Sunny	OP10	13:50	34.0	1.7	E	Yes	0	N/A	N/A	N/A
28-Jun-22 28-Jun-22	Sunny	OP11 OP11	13:50 13:57	32.5	0.7	NE	No	0	N/A	N/A N/A	N/A
20-jun-22	Juility	0111	10.07	52.5	0.7	INL	INU	0	IN/ A	1N/ A	1N/ A

Annex D5

Thermal Oxidizer, Landfill Gas Flare and Landfill Gas Generator Stack Emission Monitoring Results

Parameters	Monitoring Results (April 2022)
NO ₂	0.63 gs ⁻¹
СО	<0.01 gs ⁻¹
SO ₂	<0.01 gs ⁻¹
Benzene	<6 x 10 ⁻⁴ gs ⁻¹
Vinyl chloride	<2 x 10 ⁻⁵ gs ⁻¹
Exhaust gas velocity	6.6 ms ⁻¹
Parameters	Monitoring Results (May 2022)
NO ₂	0.11 gs ⁻¹
СО	<0.02 gs ⁻¹
SO ₂	0.06 gs ⁻¹
Benzene	<3 x 10 ⁻⁵ gs ⁻¹
Vinyl chloride	<4 x 10 ⁻⁵ gs ⁻¹
Non-Methane Organic Carbons	0.0048 gs ⁻¹
Ammonia (NH ₃)	0.01 gs ⁻¹
Exhaust gas velocity	11 ms ⁻¹
Parameters	Monitoring Results (June 2022)
NO ₂	0.39 gs ⁻¹
СО	<0.01 gs ⁻¹
SO ₂	<0.01 gs ⁻¹
Benzene	<2 x 10 ⁻⁵ gs ⁻¹
Vinyl chloride	<2 x 10 ⁻⁵ gs ⁻¹
Exhaust gas velocity	9.0 ms ⁻¹

Table D5.1 Thermal Oxidiser Stack Emission Monitoring Results

Table D5.2Thermal Oxidiser Stack Continuous Monitoring Results

Date	Gas Combustion	Exhaust temperature	Exhaust gas velocity
	Temperature (°C)	(K)	(ms-1) (a)
1-Apr-22	980	1238	
2-Apr-22	964	1242	
3-Apr-22	955	1236	
4-Apr-22	973	1224	
5-Apr-22	956	1231	
6-Apr-22	980	1216	
7-Apr-22	955	1233	
8-Apr-22	956	1217	
9-Apr-22	972	1200	
10-Apr-22	950	1244	
11-Apr-22	974	1234	
12-Apr-22	949	1220	
13-Apr-22	Under Maintenance		
14-Apr-22	961	1232	
15-Apr-22	946	1242	
16-Apr-22	935	1225	6.6
17-Apr-22	942	1225	
18-Apr-22	965	1231	
19-Apr-22	928	1235	
20-Apr-22	920	1214	
21-Apr-22	958	1213	
22-Apr-22	978	1247	
23-Apr-22	929	1237	

Date	Gas Combustion Temperature (°C)	Exhaust temperature (K)	Exhaust gas velocity (ms ⁻¹) ^(a)
24-Apr-22	928	1225	
25-Apr-22	970	1215	
26-Apr-22	972	1325	
27-Apr-22	944	1241	
28-Apr-22	Under Maintenance		
29-Apr-22	955	1215	
30-Apr-22	930	1234	
1-May-22	937	1201	
2-May-22	926	1193	
3-May-22	948 Under Maintenance	1215 1221	
4-May-22			
5-May-22	Under Maintenance	1232	
6-May-22	Under Maintenance	1227	
7-May-22	936	1205	
8-May-22	935	1205	
9-May-22	928	1197	
10-May-22	Under Maintenance	1228	
11-May-22	935	1201	
12-May-22	940	1205	
13-May-22	935	1194	11.0
14-May-22	943	1202	
15-May-22	949	1199	
16-May-22	927	1188	
17-May-22	930	1197	
18-May-22	935	1196	
19-May-22	Under Maintenance	1235	
20-May-22	912	1182	
21-May-22	933	1197	
22-May-22	944	1209	
23-May-22	921	1197	
24-May-22	928	1197	
25-May-22	933	1203	
26-May-22	931	1207	
27-May-22	943	1211	
28-May-22	901	1190	
29-May-22	946	1210	
30-May-22	944	1211	
31-May-22	948	1216	
1-Jun-22	930	1202	
2-Jun-22	924	1199	
3-Jun-22	929	1203	
4-Jun-22	936	1205	
5-Jun-22	930 927	1198	
-			
6-Jun-22	926	1196	
7-Jun-22	929	1195	
8-Jun-22	927	1185	
9-Jun-22	927	1173	
10-Jun-22	924	1157	
11-Jun-22	924	1167	
12-Jun-22	931	1169	9.0
13-Jun-22	925	1165	
14-Jun-22	929	1164	
15-Jun-22	926	1167	
16-Jun-22	930	1169	
17-Jun-22	930	1171	
18-Jun-22	922	1165	
19-Jun-22	925	1168	
,			

Date	Gas Combustion	Exhaust temperature	Exhaust gas velocity
	Temperature (°C)	(K)	(ms-1) (a)
21-Jun-22	915	1162	
22-Jun-22	927	1168	
23-Jun-22	924	1170	
24-Jun-22	921	1167	
25-Jun-22	920	1170	
26-Jun-22	Under Maintenance	1236	
27-Jun-22	Under Maintenance	1223	
28-Jun-22	Under Maintenance	1234	
29-Jun-22	Under Maintenance		
30-Jun-22	923	1148	
Average	939	1204	8.9
Min	901	1148	6.6
Max	980	1325	11.0

Notes:

(a) The exhaust gas velocity was calculated based on the cross-section area of the stack and the gas flow and combustion temperature data measured during the stack emission monitoring.

Table D5.3Landfill Gas Flare Stack Emission Monitoring Results

Parameters	Monitoring Results (April 2022)
	Flare 1 - F601
NO ₂	0.03 gs ⁻¹
СО	<0.005 gs ⁻¹
SO ₂	<0.005 gs ⁻¹
Benzene	<1.3 x 10-5 gs-1
Vinyl chloride	<1 x 10 ⁻⁵ gs ⁻¹
Exhaust gas velocity	4.5 ms ⁻¹
Parameters	Monitoring Results (May 2022) Flare 2 - F602
NO ₂	0.01 gs ⁻¹
СО	0.04 gs ⁻¹
SO ₂	0.06 gs ⁻¹
Benzene	<1.8 x 10 ⁻⁵ gs ⁻¹
Vinyl chloride	<1.5 x 10 ⁻⁵ gs ⁻¹
Non-Methane Organic Carbons	<0.0014 gs ⁻¹
Exhaust gas velocity	2.7 ms ⁻¹
Parameters	Monitoring Results (June 2022) Flare 1 - F601
NO ₂	0.03 gs ⁻¹
СО	0.098 gs ⁻¹
SO ₂	0.11 gs ⁻¹
Benzene	<3.6 x 10-5 gs-1
Vinyl chloride	<1.6 x 10 ⁻⁵ gs ⁻¹
Exhaust gas velocity	8.3 ms ⁻¹

Table D5.4Landfill Gas Flare Stack Continuous Monitoring Results

Temperature (C) (K) velocity (ms·) (w) Fac: 1 = F601 - Standby 2-Apr-22 - - Standby 3-Apr-22 7.0 1113 In Operation 3-Apr-22 - - Standby 5-Apr-22 - - Standby 5-Apr-22 - - Standby 7-Apr-22 - - Standby 8-Apr-22 840 1093 In Operation 9-Apr-22 - - Standby 10-Apr-22 - - Standby 11-Apr-22 860 1103 In Operation 13-Apr-22 860 1123 In Operation 13-Apr-22 - - Standby 16-Apr-22 - - Standby 16-Apr-22 - - Standby 20-Apr-22 800 1123 In Operation 18-Apr-22 - - Standby 21-Apr-22 900 <th>Date</th> <th>Gas Combustion</th> <th colspan="2">Combustion Exhaust temperature Exhaust ga</th> <th>Operation Status</th>	Date	Gas Combustion	Combustion Exhaust temperature Exhaust ga		Operation Status
Hare 1 - F601 Standby 1 Apr 22 - - Standby 3-Apr-22 870 1113 In Operation 4-Apr-22 - - Standby 5-Apr-22 870 1113 In Operation 6-Apr-22 - - Standby 5-Apr-22 - - Standby 8-Apr-22 - - Standby 8-Apr-22 - - Standby 9-Apr-22 - - Standby 10-Apr-22 - - Standby 11-Apr-22 860 1103 In Operation 13-Apr-22 860 1103 In Operation 13-Apr-22 - - Standby 16-Apr-22 - - Standby 16-Apr-22 - - Standby 19-Apr-22 - - Standby 19-Apr-22 - - Standby 19-Apr-22 - - Standby 19-Apr-22 - - Standby		Temperature (°C)	—	•	
$2-Apr-22$ r r r r $3-Apr-22$ 870 1113 r r $5-Apr-22$ r r r r $5-Apr-22$ r r r r $8-Apr-22$ r r r r $8-Apr-22$ r r r r $8-Apr-22$ r r r r $r^{-}Apr-22$ r	Flare 1 – F6)1			
3-Apr-228701113In Operation4-Apr-22Standby6-Apr-22Standby6-Apr-22Standby7-Apr-22Standby9-Apr-228401093In Operation9-Apr-22Standby10-Apr-22Standby11-Apr-22Standby12-Apr-228601103In Operation14-Apr-22Standby15-Apr-228601103In Operation14-Apr-22Standby15-Apr-22Standby15-Apr-22Standby16-Apr-22Standby17-Apr-228801123In Operation18-Apr-22Standby19-Apr-229001093In Operation18-Apr-229001093In Operation2-Apr-229001093In Operation2-Apr-229001093In Operation2-Apr-229881203In Operation2-Apr-22880973In Operation2-Apr-22880973In Operation2-Apr-22880973In Operation2-Apr-22880973In Operation1-May-229901063In Operation2-May-22890983In Operation1-May-229901063In Operation <td>1 Apr 22</td> <td>-</td> <td>-</td> <td></td> <td>Standby</td>	1 Apr 22	-	-		Standby
4-Apr-22Standby5-Apr-22Standby6-Apr-22Standby8-Apr-228401093In Operation9-Apr-22Standby10-Apr-22Standby11-Apr-22Standby12-Apr-228601103In Operation13-Apr-228601103In Operation13-Apr-228601103In Operation13-Apr-22Standby16-Apr-22-Standby16-Apr-22-Standby16-Apr-22-Standby16-Apr-22-Standby16-Apr-22-Standby16-Apr-22-Standby19-Apr-22-Standby19-Apr-22-Standby19-Apr-22-Standby19-Apr-229001093In Operation21-Apr-22900103In Operation23-Apr-229881203In Operation24-Apr-22Standby25-Apr-228801033In Operation3-Apr-228401083In Operation3-Apr-228401033In Operation3-Apr-228401033In Operation3-Apr-228401033In Operation3-Apr-228401033In Operation3-Apr-228401033In Operation3-Apr-22840953<	2-Apr-22	-	-		Standby
5-Apr-22 - - Standby $6-Apr-22$ - - Standby $8-Apr-22$ 840 1093 In Operation $9-Apr-22$ - - Standby $10-Apr-22$ - - Standby $10-Apr-22$ - - Standby $11-Apr-22$ - - Standby $12-Apr-22$ 860 1103 In Operation $13-Apr-22$ 860 1103 In Operation $14-Apr-22$ - - Standby $15-Apr-22$ - - Standby $16-Apr-22$ - - Standby $17-Apr-22$ 880 1123 In Operation $18-Apr-22$ - Standby 1operation $21-Apr-22$ - Standby 1operation $21-Apr-22$ - Standby 1operation $21-Apr-22$ - Standby 1operation $24-Apr-22$ - Standby 1operation $24-Apr-22$ - Standby 1operation </td <td>3-Apr-22</td> <td>870</td> <td>1113</td> <td></td> <td>In Operation</td>	3-Apr-22	870	1113		In Operation
6-Apr-22 - - Standby $7-Apr-22$ - - Standby $9-Apr-22$ - - Standby $9-Apr-22$ - - Standby $10-Apr-22$ - - Standby $11-Apr-22$ - - Standby $11-Apr-22$ 860 1103 In Operation $13-Apr-22$ 860 1103 In Operation $13-Apr-22$ - - Standby $16-Apr-22$ - - Standby $10-Apr-22$ - - Standby $20-Apr-22$ - - Standby $20-Apr-22$ 0 10093 In Operation $21-Apr-22$ 900 1003 In Operation $24-Apr-22$ 930 1103 In Operation $26-Apr-22$ <	4-Apr-22	-	-		Standby
7-Apr-22 840 1093 In Operation $8-Apr-22$ 840 1093 In Operation $9-Apr-22$ - - Standby $10-Apr-22$ - - Standby $11-Apr-22$ - - Standby $12-Apr-22$ 860 1103 In Operation $13-Apr-22$ 860 1103 In Operation $14-Apr-22$ - - Standby $16-Apr-22$ - - Standby $16-Apr-22$ - - Standby $16-Apr-22$ - - Standby $17-Apr-22$ 860 1123 In Operation $18-Apr-22$ - - Standby $20-Apr-22$ 900 1093 In Operation $21-Apr-22$ 900 1093 In Operation $25-Apr-22$ 988 1203 In Operation $26-Apr-22$ 988 100 In Operation $28-Apr-22$ 860 103 In Operation $28-Apr-22$ 860 953	5-Apr-22	-	-		Standby
8-Apr-22 840 1093 In Operation 9-Apr-22 - - Standby 10-Apr-22 - - Standby 11-Apr-22 - - Standby 11-Apr-22 860 1103 In Operation 13-Apr-22 860 1103 In Operation 13-Apr-22 - - Standby 15-Apr-22 - - Standby 15-Apr-22 - - Standby 16-Apr-22 - - Standby 16-Apr-22 - - Standby 19-Apr-22 - - Standby 10-Apr-22 - - Standby 20-Apr-22 800 1113 In Operation 21-Apr-22 - - Standby 22-Apr-23 900 1093 In Operation 23-Apr-24 900 1013 In Operation 25-Apr-22 988 1003 In Operation 26-Apr-22 800 933 In Operation 90-Apr-22	6-Apr-22	-	-		Standby
9-Apr-22 - - Standby $10-Apr-22$ - - Standby $11-Apr-22$ 860 1103 In Operation $13-Apr-22$ 860 1103 In Operation $13-Apr-22$ 860 1103 In Operation $13-Apr-22$ - - Standby $15-Apr-22$ - - Standby $16-Apr-22$ - - Standby $16-Apr-22$ - - Standby $16-Apr-22$ - - Standby $10-Apr-22$ - - Standby $20-Apr-22$ - - Standby $20-Apr-22$ - - Standby $21-Apr-22$ - - Standby $22-Apr-22$ 900 1093 In Operation $24-Apr-22$ - - Standby $25-Apr-22$ 930 1103 In Operation $24-Apr-22$ - - Standby $25-Apr-22$ 930 1078 In Operation <t< td=""><td>7-Apr-22</td><td>-</td><td>-</td><td></td><td>Standby</td></t<>	7-Apr-22	-	-		Standby
10-Åpr-22 - - Standby $11-Apr-22$ 600 1103 In Operation $13-Apr-22$ 860 1103 In Operation $13-Apr-22$ - - Standby $15-Apr-22$ - - Standby $15-Apr-22$ - - Standby $15-Apr-22$ - - Standby $17-Apr-22$ 860 1123 In Operation $18-Apr-22$ - - Standby $20-Apr-22$ 0 - Standby $20-Apr-22$ - - Standby $20-Apr-22$ - - Standby $21-Apr-22$ - - Standby $22-Apr-22$ 900 1093 In Operation $24-Apr-22$ 900 1003 In Operation $24-Apr-22$ 900 1003 In Operation $24-Apr-22$ 900 1003 In Operation $24-Apr-22$ 800 1033 In Operation $24-Apr-22$ 800 903 In Operation <td>8-Apr-22</td> <td>840</td> <td>1093</td> <td></td> <td>In Operation</td>	8-Apr-22	840	1093		In Operation
11-Åpr-22Standby12-Åpr-228601103In Operation13-Åpr-228601103In Operation13-Åpr-22Standby15-Åpr-22Standby15-Åpr-22Standby16-Åpr-22Standby16-Åpr-22Standby17-Åpr-22Standby19-Åpr-22Standby20-Åpr-228001113In Operation11-Åpr-22Standby21-Åpr-229001093In Operation21-Åpr-229001093In Operation21-Åpr-229001093In Operation23-Åpr-229881203In Operation24-Åpr-229881003In Operation25-Åpr-228001078In Operation26-Åpr-228001033In Operation27-Åpr-22800953In Operation1-May-22860953In Operation2-May-229001053In Operation2-May-229001053In Operation2-May-229001063In Operation3-May-229001053In Operation3-May-229001053In Operation3-May-229001053In Operation10-May-22900983In Operation10-May-22900983In Operation10-May-22 <td>9-Apr-22</td> <td>-</td> <td>-</td> <td></td> <td>Standby</td>	9-Apr-22	-	-		Standby
12-Apr-22 860 1103 In Operation 13-Apr-22 860 1103 In Operation 14-Apr-22 - - Standby 15-Apr-22 - - Standby 16-Apr-22 - - Standby 17-Apr-22 880 1123 In Operation 18-Apr-22 - - Standby 19-Apr-22 - - Standby 20-Apr-22 - - Standby 21-Apr-22 - - Standby 22-Apr-22 900 1093 In Operation 21-Apr-22 - - Standby 22-Apr-22 900 1093 In Operation 24-Apr-22 - - Standby 25-Apr-22 988 1203 In Operation 26-Apr-22 988 1003 In Operation 26-Apr-22 840 1083 In Operation 26-Apr-22 840 1083 In Operation 26-Apr-22 840 1033 In Operation	10-Apr-22	-	-		Standby
13-Apr-22 860 1103 In Operation 14-Apr-22 - - Standby 15-Apr-22 - - Standby 16-Apr-22 - - 4.5 Standby 17-Apr-22 880 1123 In Operation 18-Apr-22 - - Standby 19-Apr-22 - - Standby 20-Apr-22 850 1113 In Operation 21-Apr-22 - - Standby 22-Apr-22 900 1093 In Operation 23-Apr-22 900 1093 In Operation 23-Apr-22 920 1123 In Operation 25-Apr-22 988 1203 In Operation 26-Apr-22 930 1103 In Operation 27-Apr-28 800 1033 In Operation 30-Apr-22 840 1083 In Operation 30-Apr-22 860 933 In Operation 3-May-22 850 973 In Operation 4-May-22 990 1053 <t< td=""><td>11-Apr-22</td><td>-</td><td>-</td><td></td><td>Standby</td></t<>	11-Apr-22	-	-		Standby
14-Åpr-22 - - Standby 15-Åpr-22 - - Standby 16-Åpr-22 - - 4.5 Standby 17-Åpr-22 880 1123 In Operation 18-Åpr-22 - - Standby 20-Åpr-22 850 1113 In Operation 21-Åpr-22 - - Standby 20-Åpr-22 900 1093 In Operation 21-Åpr-22 - - Standby 22-Åpr-22 900 1093 In Operation 24-Åpr-22 - - Standby 25-Åpr-22 988 1203 In Operation 26-Åpr-22 930 1103 In Operation 27-Åpr-22 870 1093 In Operation 27-Åpr-22 870 1093 In Operation 29-Åpr-22 840 1083 In Operation 30-Åpr-22 860 1033 In Operation 3-May-22 850 953 In Operation 3-May-22 850 953 In Opera	12-Apr-22	860	1103		In Operation
15-Apr-22 - - 4.5 Standby $16-Apr-22$ - - 4.5 Standby $17-Apr-22$ 880 1123 In Operation $18-Apr-22$ - - Standby $19-Apr-22$ 850 1113 In Operation $21-Apr-22$ - - Standby $22-Apr-22$ 900 1093 In Operation $23-Apr-22$ 900 1093 In Operation $24-Apr-22$ - - Standby $25-Apr-22$ 988 1203 In Operation $26-Apr-22$ 988 1203 In Operation $26-Apr-22$ 870 1093 In Operation $28-Apr-22$ 870 1093 In Operation $29-Apr-22$ 860 1033 In Operation $30-Apr-22$ 860 953 In Operation $3May-22$ 860 953 In Operation $5May-22$ 900 1053 In Operation $5May-22$ 900 1063 In Operation	13-Apr-22	860	1103		In Operation
16-Apr-22 . . 4.5 Standby 17-Apr-22 880 1123 In Operation 18-Apr-22 . . Standby 19-Apr-22 . . Standby 20-Apr-22 850 1113 In Operation 21-Apr-22 . . Standby 22-Apr-22 900 1093 In Operation 23-Apr-22 920 1123 In Operation 24-Apr-22 - . Standby 25-Apr-22 988 1203 In Operation 26-Apr-22 930 1103 In Operation 26-Apr-22 888 1203 In Operation 27-Apr-22 820 1078 In Operation 28-Apr-22 870 1093 In Operation 10-Ay-22 860 1033 In Operation 2-May-22 860 953 In Operation 2-May-22 850 953 In Operation 6-May-22 990 1063 In Operation 6-May-22 980 1023	14-Apr-22	-	-		Standby
16-Apr-22 . . 4.5 Standby 17-Apr-22 880 1123 In Operation 18-Apr-22 . . Standby 19-Apr-22 . . Standby 20-Apr-22 850 1113 In Operation 21-Apr-22 . . Standby 22-Apr-22 900 1093 In Operation 23-Apr-22 920 1123 In Operation 24-Apr-22 - . Standby 25-Apr-22 988 1203 In Operation 26-Apr-22 930 1103 In Operation 26-Apr-22 888 1203 In Operation 27-Apr-22 820 1078 In Operation 28-Apr-22 870 1093 In Operation 10-Ay-22 860 1033 In Operation 2-May-22 860 953 In Operation 2-May-22 850 953 In Operation 6-May-22 990 1063 In Operation 6-May-22 980 1023	15-Apr-22	-	-		Standby
17-Apr-22 880 1123 In Operation $18-Apr-22$ - - Standby $19-Apr-22$ 850 1113 In Operation $21-Apr-22$ 850 1113 In Operation $21-Apr-22$ 900 1093 In Operation $23-Apr-22$ 900 1093 In Operation $23-Apr-22$ 920 1123 In Operation $24-Apr-22$ $ 5tandby$ $25-Apr-22$ 988 1203 In Operation $26-Apr-22$ 930 1103 In Operation $27-Apr-22$ 820 1078 In Operation $29-Apr-22$ 870 1093 In Operation $29-Apr-22$ 840 1083 In Operation $30-Apr-22$ 860 953 In Operation $4-May-22$ 860 953 In Operation $4-May-22$ 990 1063 In Operation $6-May-22$ 990 1063 In Operation $8-May-22$ 890 983	16-Apr-22	-	-	4.5	Standby
18-Apr-22 - - Standby 19-Apr-22 - - Standby 20-Apr-22 850 1113 In Operation 21-Apr-22 - - Standby 22-Apr-22 900 1093 In Operation 23-Apr-22 920 1123 In Operation 24-Apr-22 - - Standby 25-Apr-22 988 1203 In Operation 26-Apr-22 930 1103 In Operation 26-Apr-22 930 1078 In Operation 26-Apr-22 820 1078 In Operation 26-Apr-22 870 1093 In Operation 30-Apr-22 860 1033 In Operation 1-May-22 840 1083 In Operation 3-May-22 860 953 In Operation 3-May-22 850 973 In Operation 4-May-22 890 983 In Operation 6-May-22 990 1063 In Operation 7-May-22 980 983 In	-	880	1123		5
20-Apr-22 850 1113 In Operation 21-Apr-22 - - Standby 22-Apr-22 900 1093 In Operation 23-Apr-22 920 1123 In Operation 24-Apr-22 - - Standby 25-Apr-22 988 1203 In Operation 26-Apr-22 988 1203 In Operation 26-Apr-22 930 1103 In Operation 26-Apr-22 820 1078 In Operation 28-Apr-22 870 1093 In Operation 28-Apr-22 860 1033 In Operation 30-Apr-22 840 1083 In Operation 30-Apr-22 860 953 In Operation 3-May-22 850 953 In Operation 5-May-22 990 1063 In Operation 6-May-22 990 1063 In Operation 6-May-22 990 1063 In Operation 8-May-22 940 983 In Operation 10-May-22 - Sta	18-Apr-22	-	-		Standby
21-Apr-22 - - Standby 22-Apr-22 900 1093 In Operation 23-Apr-22 920 1123 In Operation 24-Apr-22 - - Standby 25-Apr-22 988 1203 In Operation 26-Apr-22 988 1203 In Operation 26-Apr-22 980 1078 In Operation 27-Apr-22 820 1078 In Operation 27-Apr-22 840 1083 In Operation 30-Apr-22 840 1083 In Operation 30-Apr-22 840 1033 In Operation 1-May-22 940 983 In Operation 2-May-22 850 953 In Operation 3-May-22 850 953 In Operation 6-May-22 990 1053 In Operation 6-May-22 990 1063 In Operation 7-May-22 980 983 In Operation 9-May-22 980 983 In Operation 10-May-22 - Standby	-	-	-		Standby
22-Apr-22 900 1093 In Operation 23-Apr-22 920 1123 In Operation 24-Apr-22 - - Standby 25-Apr-22 988 1203 In Operation 26-Apr-22 930 1103 In Operation 26-Apr-22 930 103 In Operation 26-Apr-22 820 1078 In Operation 27-Apr-22 820 1078 In Operation 28-Apr-22 870 1093 In Operation 29-Apr-22 840 1083 In Operation 30-Apr-22 840 1083 In Operation 30-Apr-22 860 953 In Operation 3-May-22 850 973 In Operation 4-May-22 850 973 In Operation 5-May-22 990 1063 In Operation 6-May-22 990 1063 In Operation 8-May-22 900 983 In Operation 9-May-22 900 983 In Operation 10-May-22 - <	20-Apr-22	850	1113		In Operation
22-Apr-22 900 1093 In Operation 23-Apr-22 920 1123 In Operation 24-Apr-22 - - Standby 25-Apr-22 988 1203 In Operation 26-Apr-22 930 1103 In Operation 26-Apr-22 930 103 In Operation 26-Apr-22 820 1078 In Operation 27-Apr-22 820 1078 In Operation 28-Apr-22 870 1093 In Operation 29-Apr-22 840 1083 In Operation 30-Apr-22 840 1083 In Operation 30-Apr-22 860 953 In Operation 3-May-22 850 973 In Operation 4-May-22 850 973 In Operation 5-May-22 990 1063 In Operation 6-May-22 990 1063 In Operation 8-May-22 900 983 In Operation 9-May-22 900 983 In Operation 10-May-22 - <	-	-	-		-
23-Apr-22 920 1123 In Operation 24-Apr-22 - - Standby 25-Apr-22 988 1203 In Operation 26-Apr-22 930 1103 In Operation 26-Apr-22 930 1078 In Operation 26-Apr-22 820 1078 In Operation 28-Apr-22 870 1093 In Operation 28-Apr-22 840 1083 In Operation 29-Apr-22 840 1083 In Operation 30-Apr-22 860 953 In Operation 2-May-22 860 953 In Operation 3-May-22 850 973 In Operation 4-May-22 990 1053 In Operation 6-May-22 990 1063 In Operation 6-May-22 980 983 In Operation 9-May-22 980 983 In Operation 9-May-22 940 983 In Operation 10-May-22 - - Standby 12-May-22 - -	-	900	1093		
24-Apr-22 - - Standby 25-Apr-22 988 1203 In Operation 26-Apr-22 930 1103 In Operation 26-Apr-22 820 1078 In Operation 28-Apr-22 820 1078 In Operation 28-Apr-22 840 1083 In Operation 29-Apr-22 840 1033 In Operation 1-May-22 940 983 In Operation 1-May-22 860 953 In Operation 3-May-22 850 953 In Operation 4-May-22 850 953 In Operation 5-May-22 990 1063 In Operation 6-May-22 990 1063 In Operation 7-May-22 980 1023 In Operation 8-May-22 990 1063 In Operation 9-May-22 980 983 In Operation 10-May-22 980 983 In Operation 14-May-22 - - Standby 13-May-22 850 983	-	920	1123		-
25-Apr-22 988 1203 In Operation 26-Apr-22 930 1103 In Operation 27-Apr-22 820 1078 In Operation 27-Apr-22 870 1093 In Operation 29-Apr-22 840 1083 In Operation 29-Apr-22 840 1083 In Operation 30-Apr-22 860 1033 In Operation 1-May-22 940 983 In Operation 2-May-22 860 953 In Operation 3-May-22 850 973 In Operation 4-May-22 850 953 In Operation 6-May-22 990 1053 In Operation 6-May-22 990 1063 In Operation 7-May-22 940 983 In Operation 9-May-22 940 983 In Operation 9-May-22 940 983 In Operation 10-May-22 - - Standby 11-May-22 - - Standby 12-May-22 - -	-		-		-
26-Apr-22 930 1103 In Operation 27-Apr-22 820 1078 In Operation 28-Apr-22 870 1093 In Operation 29-Apr-22 840 1083 In Operation 30-Apr-22 860 1033 In Operation 1-May-22 940 983 In Operation 2-May-22 860 953 In Operation 3-May-22 850 973 In Operation 3-May-22 850 953 In Operation 5-May-22 990 1053 In Operation 6-May-22 980 1023 In Operation 7-May-22 980 1023 In Operation 8-May-22 940 983 In Operation 9-May-22 940 983 In Operation 10-May-22 940 983 In Operation 12-May-22 940 983 In Operation 12-May-22 940 983 In Operation 12-May-22 - - Standby 12-May-22 - - </td <td>-</td> <td>988</td> <td>1203</td> <td></td> <td></td>	-	988	1203		
27-Apr-22 820 1078 In Operation 28-Apr-22 870 1093 In Operation 29-Apr-22 840 1083 In Operation 30-Apr-22 860 1033 In Operation 1-May-22 940 983 In Operation 2-May-22 860 953 In Operation 3-May-22 850 973 In Operation 3-May-22 850 973 In Operation 4-May-22 850 973 In Operation 5-May-22 850 953 In Operation 6-May-22 990 1053 In Operation 6-May-22 990 1063 In Operation 7-May-22 980 1023 In Operation 8-May-22 940 983 In Operation 10-May-22 - - Standby 11-May-22 - - Standby 12-May-22 940 983 In Operation 10-May-22 - - Standby 12-May-22 - - Standb	-				-
28-Apr-22 870 1093 In Operation 29-Apr-22 840 1083 In Operation 30-Apr-22 860 1033 In Operation 1-May-22 940 983 In Operation 2-May-22 860 953 In Operation 3-May-22 850 953 In Operation 3-May-22 850 953 In Operation 4-May-22 850 953 In Operation 5-May-22 990 1053 In Operation 6-May-22 990 1063 In Operation 6-May-22 980 1023 In Operation 8-May-22 890 983 In Operation 9-May-22 940 983 In Operation 10-May-22 - - Standby 11-May-22 - - Standby 11-May-22 - - Standby 12-May-22 - - Standby 13-May-22 850 983 In Operation 14-May-22 - - Standby	-		1078		
29-Apr-22 840 1083 In Operation 30-Apr-22 860 1033 In Operation 1-May-22 940 983 In Operation 2-May-22 860 953 In Operation 3-May-22 850 973 In Operation 4-May-22 850 973 In Operation 4-May-22 850 953 In Operation 5-May-22 990 1053 In Operation 6-May-22 990 1063 In Operation 7-May-22 980 1023 In Operation 8-May-22 980 983 In Operation 9-May-22 940 983 In Operation 9-May-22 940 983 In Operation 10-May-22 - - Standby 11-May-22 - - Standby 12-May-22 - - Standby 12-May-22 - - Standby 12-May-22 - - Standby 15-May-22 930 983 In Operation <	-				-
30-Apr-22 860 1033 In Operation 1-May-22 940 983 In Operation 2-May-22 860 953 In Operation 3-May-22 850 973 In Operation 4-May-22 850 953 In Operation 4-May-22 850 953 In Operation 5-May-22 990 1053 In Operation 6-May-22 990 1063 In Operation 7-May-22 980 1023 In Operation 8-May-22 980 983 In Operation 9-May-22 940 983 In Operation 9-May-22 940 983 In Operation 10-May-22 - - Standby 11-May-22 - - Standby 12-May-22 - - Standby 13-May-22 850 983 In Operation 14-May-22 - - Standby 15-May-22 80 973	-				-
1-May-22 940 983 In Operation 2-May-22 860 953 In Operation 3-May-22 850 973 In Operation 4-May-22 850 953 In Operation 4-May-22 850 953 In Operation 5-May-22 990 1053 In Operation 6-May-22 990 1063 In Operation 6-May-22 990 1063 In Operation 7-May-22 980 1023 In Operation 8-May-22 980 983 In Operation 9-May-22 940 983 In Operation 10-May-22 - - Standby 11-May-22 - - Standby 12-May-22 - - Standby 13-May-22 850 983 In Operation 14-May-22 - - Standby 15-May-22 - - Standby 16-May-22 930 983 In Operation 17-May-22 880 973 In Operation </td <td>-</td> <td>860</td> <td>1033</td> <td></td> <td>-</td>	-	860	1033		-
2-May-22 860 953 In Operation 3-May-22 850 973 In Operation 4-May-22 850 953 In Operation 4-May-22 850 953 In Operation 5-May-22 990 1053 In Operation 6-May-22 990 1063 In Operation 6-May-22 980 1023 In Operation 8-May-22 890 983 In Operation 9-May-22 940 983 In Operation 10-May-22 940 983 In Operation 10-May-22 940 983 In Operation 11-May-22 - - Standby 11-May-22 - - Standby 12-May-22 - - Standby 13-May-22 850 983 In Operation 14-May-22 - - Standby 15-May-22 930 983 In Operation 17-May-22 880 973 In Operation 18-May-22 847 1063 In Operation<		940	983		
3-May-22 850 973 In Operation 4-May-22 850 953 In Operation 5-May-22 990 1053 In Operation 6-May-22 990 1063 In Operation 7-May-22 980 1023 In Operation 8-May-22 890 983 In Operation 9-May-22 940 983 In Operation 10-May-22 940 983 In Operation 10-May-22 940 983 In Operation 10-May-22 - - Standby 11-May-22 - - Standby 12-May-22 - - Standby 13-May-22 850 983 In Operation 14-May-22 - - Standby 15-May-22 850 983 In Operation 17-May-22 880 973 In Operation 17-May-22 880 973 In Operation 18-May-22 830 1063 In Operation 19-May-22 830 1063 In Operati					-
4-May-22 850 953 In Operation 5-May-22 990 1053 In Operation 6-May-22 990 1063 In Operation 7-May-22 980 1023 In Operation 8-May-22 890 983 In Operation 9-May-22 940 983 In Operation 9-May-22 940 983 In Operation 10-May-22 - - Standby 11-May-22 - - Standby 12-May-22 - - Standby 13-May-22 - - Standby 13-May-22 850 983 In Operation 14-May-22 - - Standby 15-May-22 850 983 In Operation 16-May-22 930 983 In Operation 17-May-22 880 973 In Operation 18-May-22 880 973 In Operation 19-May-22 830 1063 In Operation 19-May-22 830 1063 In Operation					
5-May-22 990 1053 In Operation 6-May-22 990 1063 In Operation 7-May-22 980 1023 In Operation 8-May-22 890 983 In Operation 9-May-22 940 983 In Operation 9-May-22 940 983 In Operation 10-May-22 940 983 In Operation 10-May-22 - - Standby 11-May-22 - - Standby 12-May-22 - - Standby 13-May-22 - - Standby 13-May-22 - - Standby 13-May-22 - - Standby 13-May-22 850 983 In Operation 14-May-22 - - Standby 15-May-22 930 983 In Operation 17-May-22 880 973 In Operation 18-May-22 847 1063 In Operation 19-May-22 830 1063 In Operation	-				-
6-May-22 990 1063 In Operation 7-May-22 980 1023 In Operation 8-May-22 890 983 In Operation 9-May-22 940 983 In Operation 9-May-22 940 983 In Operation 10-May-22 - - Standby 11-May-22 - - Standby 12-May-22 - - Standby 13-May-22 - - Standby 13-May-22 - - Standby 13-May-22 - - Standby 13-May-22 850 983 In Operation 14-May-22 - - Standby 15-May-22 850 983 In Operation 14-May-22 930 983 In Operation 17-May-22 930 983 In Operation 18-May-22 880 973 In Operation 19-May-22 847 1063 In Operation 20-May-22 - - Standby <td< td=""><td>•</td><td></td><td></td><td></td><td>-</td></td<>	•				-
7-May-22 980 1023 In Operation 8-May-22 890 983 In Operation 9-May-22 940 983 In Operation 10-May-22 940 983 In Operation 10-May-22 940 983 In Operation 10-May-22 - - Standby 11-May-22 - - Standby 12-May-22 - - Standby 13-May-22 - - Standby 13-May-22 850 983 In Operation 14-May-22 - - Standby 15-May-22 930 983 In Operation 16-May-22 930 983 In Operation 17-May-22 880 973 In Operation 18-May-22 847 1063 In Operation 19-May-22 830 1063 In Operation 20-May-22 - - Standby 21-May-22 880 1053 In Operation 22-May-22 820 943 In Operation <td>5</td> <td></td> <td></td> <td></td> <td>-</td>	5				-
8-May-22 890 983 In Operation 9-May-22 940 983 In Operation 10-May-22 - - Standby 11-May-22 - - Standby 12-May-22 - - Standby 12-May-22 - - Standby 13-May-22 - - Standby 13-May-22 850 983 In Operation 14-May-22 - - Standby 15-May-22 - - Standby 15-May-22 930 983 In Operation 17-May-22 880 973 In Operation 18-May-22 847 1063 In Operation 19-May-22 830 1063 In Operation 19-May-22 880 1053 In Operation 21-May-22 820 943 In Operation 23-May-22 850 953 In Operation	•				-
9-May-22 940 983 In Operation 10-May-22 - - Standby 11-May-22 - - Standby 12-May-22 - - Standby 12-May-22 - - Standby 13-May-22 - - Standby 13-May-22 850 983 In Operation 14-May-22 - - Standby 15-May-22 - - Standby 15-May-22 930 983 In Operation 17-May-22 880 973 In Operation 17-May-22 847 1063 In Operation 18-May-22 830 1063 In Operation 19-May-22 880 1063 In Operation 20-May-22 - - Standby 21-May-22 880 1053 In Operation 22-May-22 820 943 In Operation 23-May-22 850 953 In Operation	-				-
10-May-22 - - Standby 11-May-22 - - Standby 12-May-22 - - Standby 13-May-22 - - Standby 13-May-22 850 983 In Operation 14-May-22 - - Standby 15-May-22 - - Standby 15-May-22 - - Standby 16-May-22 930 983 In Operation 17-May-22 880 973 In Operation 18-May-22 847 1063 In Operation 19-May-22 830 1063 In Operation 20-May-22 - - Standby 21-May-22 880 1053 In Operation 22-May-22 820 943 In Operation 23-May-22 850 953 In Operation					-
11-May-22 - - Standby 12-May-22 - - Standby 13-May-22 850 983 In Operation 14-May-22 - - Standby 15-May-22 - - Standby 15-May-22 - - Standby 15-May-22 - - Standby 16-May-22 930 983 In Operation 17-May-22 880 973 In Operation 18-May-22 847 1063 In Operation 19-May-22 830 1063 In Operation 20-May-22 - - Standby 21-May-22 820 943 In Operation 23-May-22 850 953 In Operation	•				-
12-May-22 - - Standby 13-May-22 850 983 In Operation 14-May-22 - - Standby 15-May-22 - - Standby 15-May-22 - - 2.7 Standby 16-May-22 930 983 In Operation 17-May-22 880 973 In Operation 18-May-22 847 1063 In Operation 19-May-22 830 1063 In Operation 20-May-22 - - Standby 21-May-22 880 1053 In Operation 22-May-22 820 943 In Operation 23-May-22 850 953 In Operation		-	-		
13-May-22 850 983 In Operation 14-May-22 - - Standby 15-May-22 - - 2.7 Standby 16-May-22 930 983 In Operation 17-May-22 880 973 In Operation 18-May-22 847 1063 In Operation 19-May-22 830 1063 In Operation 20-May-22 - - Standby 21-May-22 880 1053 In Operation 22-May-22 820 943 In Operation 23-May-22 850 953 In Operation		-	-		5
14-May-22Standby15-May-222.7Standby16-May-22930983In Operation17-May-22880973In Operation18-May-228471063In Operation19-May-228301063In Operation20-May-22Standby21-May-228801053In Operation22-May-22820943In Operation23-May-22850953In Operation		850	983		-
15-May-22-2.7Standby16-May-22930983In Operation17-May-22880973In Operation18-May-228471063In Operation19-May-228301063In Operation20-May-22Standby21-May-228801053In Operation22-May-22820943In Operation23-May-22850953In Operation			-		•
16-May-22930983In Operation17-May-22880973In Operation18-May-228471063In Operation19-May-228301063In Operation20-May-22Standby21-May-228801053In Operation22-May-22820943In Operation23-May-22850953In Operation		-	-	2.7	
17-May-22880973In Operation18-May-228471063In Operation19-May-228301063In Operation20-May-22Standby21-May-228801053In Operation22-May-22820943In Operation23-May-22850953In Operation		930	983		5
18-May-228471063In Operation19-May-228301063In Operation20-May-22Standby21-May-228801053In Operation22-May-22820943In Operation23-May-22850953In Operation					-
19-May-228301063In Operation20-May-22Standby21-May-228801053In Operation22-May-22820943In Operation23-May-22850953In Operation					-
20-May-22 - Standby 21-May-22 880 1053 In Operation 22-May-22 820 943 In Operation 23-May-22 850 953 In Operation					
21-May-22 880 1053 In Operation 22-May-22 820 943 In Operation 23-May-22 850 953 In Operation	2		-		-
22-May-22 820 943 In Operation 23-May-22 850 953 In Operation			1053		•
23-May-22 850 953 In Operation	5				-
					-
27-may-22 0/0 200 in Operation	•				-
	<u>~</u> ∓-1v1ay-∠∠	070	200		III Operation

ENVIRONMENTAL RESOURCES MANAGEMENT

Date	Gas Combustion	Exhaust temperature	Exhaust gas	Operation Status
	Temperature (°C)	(K)	velocity (ms ⁻¹) ^(a)	1
25-May-22	950	1003		In Operation
26-May-22	880	953		In Operation
27-May-22	860	1073		In Operation
28-May-22	830	953		In Operation
29-May-22	910	1033		In Operation
30-May-22	870	983		In Operation
31-May-22	900	1013		In Operation
1 Jun 22	867	993		In Operation
2 Jun 22	940	1083		In Operation
3 Jun 22	920	1083		In Operation
4 Jun 22	890	1023		In Operation
5 Jun 22	880	1033		In Operation
6 Jun 22	940	1033		In Operation
7 Jun 22	822	1013		In Operation
8 Jun 22	880	1053		In Operation
9 Jun 22	930	1123		In Operation
10 Jun 22	870	1053		In Operation
11 Jun 22	890	1143		In Operation
12 Jun 22	970	1033		In Operation
13 Jun 22	870	1013		In Operation
14 Jun 22	-	-		Standby
15 Jun 22	840	1043	8.3	In Operation
16 Jun 22	-	-		Standby
17 Jun 22	940	1083		In Operation
18 Jun 22	-	-		Standby
19 Jun 22	-	-		Standby
20 Jun 22	-	-		Standby
21 Jun 22	-	-		Standby
22 Jun 22	900	1013		In Operation
23 Jun 22	830	983		In Operation
24 Jun 22	900	1003		In Operation
25 Jun 22	860	1063		In Operation
26 Jun 22	842	1073		In Operation
27 Jun 22 28 Jun 22	850 900	1043		In Operation
28 Jun 22 29 Jun 22	900 886	1023 1024		In Operation In Operation
30 Jun 22	878	993		In Operation
Average		1093	5.1	порегицон
-	820	943	2.7	
	990	1203	8.3	
Flare 2 – F60				
1 Apr 22	873	1083		In Operation
2 Apr 22	876	1073		In Operation
3 Apr 22	870	1123		In Operation
4 Apr 22	880	1093		In Operation
5 Apr 22	950	1203		In Operation
6 Apr 22	844	1093		In Operation
7 Apr 22	-	-		Standby
8 Apr 22	-	-		Standby
9 Apr 22	-	-		Standby
10 Åpr 22	880	1123		In Operation
11 Apr 22	850	1073		In Operation
12 Apr 22	870	1133		In Operation
13 Apr 22	850	1103		In Operation
14 Apr 22	860	1103		In Operation
15 Apr 22	890	1123		In Operation
16 Apr 22	880	1103	4.5	In Operation
17 Apr 22	870	1103		In Operation
	L RESOURCES MANAGEMEN	т	CP	EEN VALLEY LANDFILL LTD.

Date	Gas Combustion	Exhaust temperature	Exhaust gas	Operation Status
	Temperature (°C)	(K)	velocity (ms ⁻¹) ^(a)	-
18 Apr 22	850	1073	5 ()	In Operation
19 Apr 22	840	1073		In Operation
20 Apr 22	870	1128		In Operation
21 Apr 22	875	1103		In Operation
22 Apr 22	-	-		Standby
23 Apr 22	850	1093		In Operation
24 Apr 22	-	-		Standby
25 Apr 22	880	1103		In Operation
26 Apr 22	840	1093		In Operation
27 Apr 22	850	1103		In Operation
28 Apr 22	870	1113		In Operation
29 Apr 22	910	1143		In Operation
30 Apr 22	875	1113		In Operation
1-May-22	875	1093		In Operation
2-May-22	860	1113		In Operation
3-May-22	870	1103		In Operation
4-May-22	860	1103		In Operation
5-May-22	870	1113		In Operation
6-May-22	880	1133		In Operation
7-May-22	840	1083		In Operation
8-May-22	840	1083		In Operation
9-May-22	860	1113		In Operation
10-May-22	850	1063		In Operation
10-May-22 11-May-22	850	1053		In Operation
11-May-22 12-May-22	870	1093		In Operation
12-May-22	880	1103		In Operation
13-May-22 14-May-22	870	1083		In Operation
14-May-22 15-May-22	860	1093		In Operation
16-May-22	880	1093	2.7	In Operation
•	840	1093	2.7	-
17-May-22 18 May 22	870	1093		In Operation In Operation
18-May-22 19-May-22	860	1043		In Operation
	880	1123		-
20-May-22	880	1123		In Operation
21-May-22				In Operation
22-May-22	870 800	1103 1122		In Operation
23-May-22	890 840	1123		In Operation
24-May-22	840	1083		In Operation
25-May-22	830	1073		In Operation
26-May-22	850	1083		In Operation
27-May-22	870	1123		In Operation
28-May-22	870	1123		In Operation
29-May-22	850	1103		In Operation
30-May-22	840	1093		In Operation
31-May-22	820	1073		In Operation
1 Jun 22	860	1103		In Operation
2 Jun 22	830	1093		In Operation
3 Jun 22	850	1093		In Operation
4 Jun 22	880	1093		In Operation
5 Jun 22	880	1103		In Operation
6 Jun 22	870	1093		In Operation
7 Jun 22	830	1063		In Operation
8 Jun 22	840	1083		In Operation
9 Jun 22	880	1113		In Operation
10 Jun 22	840	1073	8.3	In Operation
11 Jun 22	880	1103		In Operation
12 Jun 22	840	1073		In Operation
13 Jun 22	880	1103		In Operation
14 Jun 22	880	1073		In Operation
ENVIRONMENTA	L RESOURCES MANAGEMEN	Т	CP	EEN VALLEY LANDFILL LTD.

Date	Gas Combustion	Exhaust temperature	Exhaust gas	Operation Status
	Temperature (°C)	(K)	velocity (ms-1) ^(a)	
15 Jun 22	870	1043		In Operation
16 Jun 22	870	1073		In Operation
17 Jun 22	870	1053		In Operation
18 Jun 22	870	1073		In Operation
19 Jun 22	860	1073		In Operation
20 Jun 22	880	1093		In Operation
21 Jun 22	880	1083		In Operation
22 Jun 22	860	1093		In Operation
23 Jun 22	880	1093		In Operation
24 Jun 22	880	1103		In Operation
25 Jun 22	840	1093		In Operation
26 Jun 22	860	1123		In Operation
27 Jun 22	870	1123		In Operation
28 Jun 22	930	1183		In Operation
29 Jun 22	877	1118		In Operation
30 Jun 22	860	1103		In Operation
Average	865	1098	5.1	
Min	820	1043	2.7	
Max	950	1203	8.3	

Notes:

(a) The exhaust gas velocity was calculated based on the cross-section area of the stack and the gas flow and combustion temperature data measured during the stack emission monitoring.

Parameters	Monitoring Results (April 2022)
NO ₂	0.25 gs ⁻¹
СО	0.094 gs ⁻¹
SO ₂	<0.001 gs ⁻¹
Benzene	<3 x 10 ⁻⁶ gs ⁻¹
Vinyl chloride	<2.3 x 10 ⁻⁶ gs ⁻¹
Exhaust gas velocity	13.3 ms ⁻¹
Parameters	Monitoring Results (May 2022)
NO ₂	0.01 gs ⁻¹
СО	0.099 gs ⁻¹
SO ₂	0.004 gs ⁻¹
Benzene	<3 x 10 ⁻⁶ gs ⁻¹
Vinyl chloride	<2.4 x 10 ⁻⁶ gs ⁻¹
Non-Methane Organic Carbons	3 x 10 ⁻⁴ gs ⁻¹
Exhaust gas velocity	11.6 ms ⁻¹
Parameters	Monitoring Results (June 2022)
NO ₂	0.008 gs ⁻¹
СО	0.043 gs ⁻¹
SO ₂	<0.001 gs-1
Benzene	<4.0 x 10 ⁻⁶ gs ⁻¹
Vinyl chloride	<2.2 x 10 ⁻⁶ gs ⁻¹
Exhaust gas velocity	9.7 ms ⁻¹

Table D5.5Landfill Gas Generator Stack Emission Monitoring Results

Table D5.6 Landfill Gas Generator Stack Continuous Monitoring Results

Date	Exhaust	Exhaust gas velocity	Operation Status (Landfill Gas
	temperature (K)	(ms ⁻¹) ^(a)	Generator in Operation)
01-Apr-22	843		In Operation (ENGB)
02-Apr-22	841		In Operation (ENGB)
03-Apr-22	844		In Operation (ENGB)
04-Apr-22	843		In Operation (ENGB)
05-Apr-22	842		In Operation (ENGB)
06-Apr-22	846		In Operation (ENGB)
07-Apr-22	843		In Operation (ENGB)
08-Apr-22	848		In Operation (ENGB)
09-Apr-22	847		In Operation (ENGB)
10-Apr-22	845		In Operation (ENGB)
11-Apr-22	847		In Operation (ENGB)
12-Apr-22	849		In Operation (ENGB)
13-Apr-22	848		In Operation (ENGB)
14-Apr-22	851		In Operation (ENGB)
15-Apr-22	850		In Operation (ENGB)
16-Apr-22	845	13.3	In Operation (ENGB)
17-Apr-22	846		In Operation (ENGB)
18-Apr-22	846		In Operation (ENGB)
19-Apr-22	846		In Operation (ENGB)
20-Apr-22	848		In Operation (ENGB)
21-Apr-22	851		In Operation (ENGB)
22-Apr-22	852		In Operation (ENGB)
23-Apr-22	853		In Operation (ENGB)
24-Apr-22	852		In Operation (ENGB)
25-Apr-22	854		In Operation (ENGB)

Date	Exhaust temperature (K)	Exhaust gas velocity (ms ⁻¹) ^(a)	Operation Status (Landfill Gas Generator in Operation)
26-Apr-22	862	`	In Operation (ENGB)
27-Apr-22	855		In Operation (ENGB)
28-Apr-22	843		In Operation (ENGB)
29-Apr-22	870		In Operation (ENGB)
30-Apr-22	851		In Operation (ENGB)
1-May-22	848		In Operation (ENGB)
2-May-22	849		In Operation (ENGB)
3-May-22	848		In Operation (ENGB)
4-May-22	849		In Operation (ENGB)
5-May-22	850		In Operation (ENGB)
6-May-22	850		In Operation (ENGB)
7-May-22	850		In Operation (ENGB)
8-May-22	852		In Operation (ENGB)
9-May-22	851		In Operation (ENGB)
10-May-22	857		In Operation (ENGB)
11-May-22	855		In Operation (ENGB)
12-May-22	853		In Operation (ENGB)
13-May-22	854		In Operation (ENGB)
14-May-22	852		In Operation (ENGB)
15-May-22	849		In Operation (ENGB)
16-May-22	847		In Operation (ENGB)
17-May-22	847		In Operation (ENGB)
18-May-22	845	11.6	In Operation (ENGB)
19-May-22	852		In Operation (ENGB)
20-May-22	851		In Operation (ENGB)
21-May-22	851		In Operation (ENGB)
22-May-22	850		In Operation (ENGB)
23-May-22	851		In Operation (ENGB)
24-May-22	851		In Operation (ENGB)
25-May-22	852		In Operation (ENGB)
26-May-22	857		In Operation (ENGB)
27-May-22	-		Under Maintenance
28-May-22	855		In Operation (ENGB)
29-May-22	855		In Operation (ENGB)
30-May-22	854		In Operation (ENGB)
31-May-22	855		In Operation (ENGB)
01-Jun-22	848		In Operation (ENGB)
02-Jun-22	853		In Operation (ENGB)
03-Jun-22	858		In Operation (ENGB)
04-Jun-22	856		In Operation (ENGB)
05-Jun-22	856		In Operation (ENGB)
06-Jun-22	856		In Operation (ENGB)
07-Jun-22	859		In Operation (ENGB)
08-Jun-22	853		In Operation (ENGB)
09-Jun-22	850		In Operation (ENGB)
10-Jun-22	855		In Operation (ENGB)
11-Jun-22	856		In Operation (ENGB)
12-Jun-22	854		In Operation (ENGB)
13-Jun-22	856		In Operation (ENGB)
14-Jun-22	856		In Operation (ENGB)
15-Jun-22	850		In Operation (ENGB)
16-Jun-22	863		In Operation (ENGA)
17-Jun-22	857		In Operation (ENGA)
18-Jun-22	866	9.7	In Operation (ENGA)
19-Jun-22	866		In Operation (ENGA)
20-Jun-22	867		In Operation (ENGB)
21-Jun-22	868		In Operation (ENGB)
22-Jun-22	864		In Operation (ENGB)

Date	Exhaust temperature (K)	Exhaust gas velocity (ms ⁻¹) ^(a)	Operation Status (Landfill Gas Generator in Operation)		
23-Jun-22	874		In Operation (ENGB)		
24-Jun-22	875		In Operation (ENGB)		
25-Jun-22	865		In Operation (ENGB)		
26-Jun-22	867	In Operation (ENGB)			
27-Jun-22	868		In Operation (ENGA)		
28-Jun-22	867		In Operation (ENGA)		
29-Jun-22	879		In Operation (ENGA)		
30-Jun-22	868		In Operation (ENGA)		
Average	854	11.5			
Min	841	9.7			
Max	879	13.3			
Notes:					

Notes:

(a) The exhaust gas velocity was calculated based on the cross-section area of the stack and the gas flow and combustion temperature data measured during the stack emission monitoring.

Annex D6

Ambient VOCs, Ammonia and H₂S Monitoring Results

Parameters	Limit Level	el Monitoring Results (µg m-3)			
		AM1	AM2	AM3	AM4
Ammonia	180	<10	<10	<10	<10
H2S	42	<14	<14	<14	<14
Methane	NA (a)	0.00019% (v/v)	0.00017% (v/v)	0.00041% (v/v)	0.00018% (v/v)
1.1.1-Trichloroethane	5,550	<0.8	<0.8	<0.8	<0.8
1.2-Dibromoethane (EDB)	39	<1.0	<1.0	<1.0	<1.0
1.2-Dichloroethane	210	0.9	0.9	0.4	1.0
Benzene	33	1.0	0.8	<0.5	0.9
Butan-2-ol	667	<0.6	<0.6	<0.6	<0.6
Butanethiol	4	<1.2	<1.2	<1.2	<1.2
Carbon Disulphide	150	0.8	<0.5	<0.5	1.1
Carbon Tetrachloride	64	0.7	0.6	<0.6	0.6
Chloroform	99	<0.8	<0.8	<0.8	<0.8
Decanes	3,608	0.7	<0.7	1.1	0.7
Dichlorobenzene	120	<1.0	<1.0	<1.0	<1.0
Dichlorodifluoro-methane	NA (a)	1.0	1.1	<0.6	0.9
Dimethylsulphide	8	<0.2	<0.2	<0.2	<0.2
Dipropyl ether	NA (a)	<0.8	<0.8	<0.8	<0.8
Limonene	212	1.1	1.2	4.0	1.1
Ethanethiol	13	<0.6	<0.6	<0.6	<0.6
Ethanol	19,200	<3.8	<3.8	<3.8	<3.8
Ethyl butanoate	71	<1.0	<1.0	<1.0	<1.0
Ethyl propionate	29	<0.8	<0.8	<0.8	<0.8
Ethyl benzene	738	1.0	1.0	1.3	2.0
Heptane	2,746	<0.8	<0.8	<0.8	0.8
Methanethiol	10	< 0.4	<0.4	<0.4	<0.4
Methanol	2,660	29.4	13.7	<2.6	31.3
Methyl butanoate	30	<0.8	<0.8	<0.8	<0.8
Methyl propionate	353	<0.7	<0.7	<0.7	<0.7
Methylene Chloride	3,530	4.5	5.4	0.6	5.5
Butyl acetate	76	1.1	<1.0	<1.0	1.7
Butyl benzene	47	<1.0	<1.0	<1.0	<1.0
Nonane	11,540	<0.9	<0.9	<0.9	<0.9
Propyl benzene	19	<0.8	<0.8	<0.8	<0.8

Octane	7,942	<0.9	<0.9	<0.9	< 0.9
Propyl propionate	276	<1.0	<1.0	<1.0	<1.0
Terpenes	NA (a)	1.0	<0.8	1.8	2.2
Tetrachloroethylene	1,380	<0.7	<0.7	<0.7	<0.7
Toluene	1,244	3.5	3.6	2.6	5.4
Trichloroethylene	5,500	<1.1	<1.1	<1.1	<1.1
Undecane	5,562	<1.2	<1.2	1.5	<1.2
Vinyl Chloride	26	<0.3	<0.3	<0.3	< 0.3
Xylenes	534	3.0	3.0	5.9	6.3

Notes:

(a) No relevant WHO/USEPA/CARB's ambient criteria, odour thresholds and WEL available.

Annex E

Noise


Annex E1

Noise Monitoring Results

Date	Start Time	Finish Time	Weather	L _{10 (30min)}	L _{90 (30min)}	Leq (30min)
7 Apr 22	15:17	15:47	Sunny	51.6	45.4	49.5
13 Apr 22	15:00	15:30	Sunny	52.8	50.0	51.6
19 Apr 22	14:49	15:19	Sunny	52.4	49.7	51.4
25 Apr 22	11:06	11:36	Sunny	53.0	48.9	51.7
3 May 22	15:00	15:30	Sunny	52.0	45.2	49.5
10 May 22	NA	NA	Pouring	Monitori	ng was cance	lled due to
-				a	dverse weath	ier.
19 May 22	14:50	15:20	Sunny	51.2	46.7	49.3
25 May 22	15:48	16:18	Cloudy	53.2	46.9	50.6
31 May 22	14:39	15:39	Cloudy	57.7	50.7	54.7
6 June 22	NA	NA	Pouring	Monitori	ng was cance	lled due to
			Ū.	a	dverse weath	er.
13 June 22	14:14	14:44	Cloudy	57.1	52.3	57.4
20 June 22	14:22	14:52	Cloudy	56.1	51.8	58.2
30 June 22	NA	NA	Drizzle	Monitori	ng was cance	lled due to
				a	dverse weath	ier.
					Averag	e 51.3
					Min	n 45.9
					Ma	x 58.2

Table E1.1Measured Noise Levels (dB(A)) at NM1 during Normal Working Hours (0700-
1900 hours; Normal Weekdays)

Figure E1.1 Graphical Presentation for Noise Monitoring at NM1



Annex E2

Event and Action Plan for Noise Monitoring

Event		Action	
	ET	IEC	Contractor
Level and Pre- Info of e Dis Ense Ha	entify the source(s) and investigate the cause(s) of exceedance d complaint epare Notification of Exceedance within 24 hours form Contractor, IEC and Project Proponent whether the cause exceedance is due to the Project scuss with Contractor and IEC for remedial measures required sure remedial measures are properly implemented we additional monitoring if exceedance is due to the Project. If ceedance stops, cease additional monitoring	 Verify the Notification of Exceedance Check monitoring data submitted by ET Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	Submit proposals for remedial measures to IECImplement the agreed proposals
Limit Level I Ide and Pre Inf cau An exc Pro EP Dis Ens Rej mo Ha	entify the source(s) and investigate the cause(s) of exceedance d complaint epare Notification of Exceedance within 24 hours form Contractor, IEC, Project Proponent and EPD whether the use of exceedance is due to the Project nalyse the operation of SENTX and investigate the causes of ceedance ovide interim report to Contractor, IEC, Project Proponent and D the causes of the exceedances scuss with Contractor and IEC for remedial measures required sure remedial measures are properly implemented port the remedial measures implemented and the additional onitoring results to Contactor, IEC, Project Proponent and EPD we additional monitoring if exceedance is due to the Project. If ceedance stops, cease additional monitoring	 Verify the Notification of Exceedance Check monitoring data submitted by ET Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Take immediate measures to avoid further exceedance Submit proposals for remedial measures to IEC within 3 working days of notification Implement the agreed proposals Resubmit proposals if problem still not under control Stop the relevant activity of works as determined by the Project Proponent until the exceedance is abated

Annex E2 Event and Action Plan for Operational Noise Monitoring

Water Quality

Surface Water Quality Monitoring Results

Table F1.1Surface Water Quality Monitoring Results at DP4

Date	Time	Weather Condition	Water Appearance	Water Condition	Water Temperature	Ammoniacal- nitrogen (mg/L)	COD	Suspended Solids (SS)	Remarks
					(oC)			(mg/L)	
25 Apr 22	13:37	Sunny		Unable to	collect water sam	ple due to insuffic	cient flow		-
25 May 22	14:46	Overcast	Light Yellow	Semi-clear	26.8	0.18	9	31.8	-
25 May 22	14:58	Overcast	Light Yellow	Semi-clear	26.9	0.18	10	30.9	Duplicate
24 Jun 22	13:30	Sunny	-	Unable to	collect water sam	ple due to insuffic	cient flow		-
30 Jun 22	11:15	Sunny	Light Yellow	Semi-clear	-	-	-	28.2	-
		-	-		Average	-	-	30.3	
					Min	-	-	28.2	
					Max	: -	-	31.8	

Table F1.2Surface Water Quality Monitoring Results at DP6

Date	Time	Weather Condition	Water Appearance	Water Condition	Water Temperature (oC)	Ammoniacal- nitrogen (mg/L)	COD	Suspended Solids (SS) (mg/L)	Remarks
25 Apr 22	13:48	Sunny		Unable to d	collect water san	nple due to insuffi	cient flow		-
25 May 22	15:15	Overcast		Unable to d	collect water san	nple due to insuffi	cient flow		-
24 Jun 22	13:19	Sunny		Unable to o	collect water san	nple due to insuffi	cient flow		-
					Average	2 -	-	-	
					Mir	1 <i>-</i>	-	-	
					Max	κ -	-	-	

Event and Action Plan for Water Quality Monitoring

Event		Action	
	ET	IEC	Contractor
xceedance of imit Level for urface water nonitoring	 Identify source(s) of impact and investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Repeat measurement to confirm finding if exceedance is due to the Project Increase monitoring frequency to weekly if exceedance is due to the Project until no exceedance of Limit Level 	 Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Take immediate action to avoid furthe exceedance Submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate
xceedance of imit Level for roundwater nonitoring	 Identify source(s) of impact and investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Repeat measurement to confirm finding if exceedance is due to the Project Increase monitoring frequency to weekly if exceedance is due to the Project until no exceedance of Limit Level 	 Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Divert groundwater collected at the collection sumps to the leachate treatment plant Submit proposals for remedial measures to IEC Rectify any unacceptable practice or design Amend working methods as required Implement amended working methods, if necessary

Annex F2 Event and Action Plan for Water Quality Monitoring During Operation/Restoration Phase

Event	Action						
	ET	IEC	Contractor				
Exceedance of Limit Level for leachate level	 Investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented 	 Verify the Notification of Exceedance Check with Contractor on the operating activities and performance of the leachate collection system Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Check the performance of the leachate collection system Rectify any unacceptable practice; Amend leachate collection design if required Implement amended leachate collection system, if necessary 				
Exceedance of Limit Level of effluent discharge from LTP	 Investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Repeat measurement to confirm finding if exceedance is due to the Project Increase monitoring frequency to weekly until no exceedance of Limit Level 	 Verify the Notification of Exceedance Check with Contractor on the operation performance of the LTP Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Rectify any unacceptable practice; Carry out remedial measures or amend design as required Implement amended design, if necessary 				

Leachate Levels Monitoring Results

Date	Meter No.X1 (cm)	Meter No.X2 (cm)	Average (cm)
Pump Station No. 1	IX (Cell 1X)		
1-Apr-22	44	64	54
2-Apr-22	53	73	63
3-Apr-22	53	73	63
4-Apr-22	53	73	63
5-Apr-22	53	73	63
6-Apr-22	64	84	74
7-Apr-22	44	64	54
8-Apr-22	55	75	65
9-Apr-22	46	66	56
10-Apr-22	46	66	56
11-Apr-22	55	75	65
12-Apr-22	64	84	74
13-Apr-22	44	64	54
14-Apr-22	53	73	63
15-Apr-22	62	82	72
16-Apr-22	48	68	58
17-Apr-22	48	68	58
18-Apr-22	57	77	67
19-Apr-22	64	84	74
20-Apr-22	44	64	54
21-Apr-22	53	73	63
22-Apr-22	59	79	69
23-Apr-22	44	64	54
24-Apr-22	44	64	54
25-Apr-22	53	70	62
26-Apr-22	57	79	68
27-Apr-22	64	84	74
28-Apr-22	42	62	52
29-Apr-22	48	70	59
30-Apr-22	66	86	76
1-May-22	66	86	76
2-May-22	66	86	76
3-May-22	48	70	59
4-May-22	44	66	55
5-May-22	62	82	72
6-May-22	48	68	58
7-May-22	57	77	67
8-May-22	57	77	67
9-May-22	57	77	67
10-May-22	68	88	78
11-May-22	93	115	104
12-May-22	101	110	106
13-May-22	84	83	84
14-May-22	42	62	52
15-May-22	42	62	52
16-May-22	55	75	65
17-May-22	46	64	55
18-May-22	50	70	60
19-May-22	48	68	58
20-May-22	53	73	63
21-May-22	62	82	72
22-May-22	62	82	72
23-May-22	44	64	54
24-May-22	44	64	54
25-May-22	55	75	65
ENVIRONMENTAL RESOURCE			GREEN VALLEY LANDEILL LTD

Table F3.1Leachate Levels Monitoring Results (Pump Station No.1X (Cell 1X))

Date	Meter No.X1 (c	m) Meter No.X2 (cm	n) Average (cm)
26-May-22	44	64	54
27-May-22	62	82	72
28-May-22	48	68	58
29-May-22	48	68	58
30-May-22	46	68	57
31-May-22	68	88	78
1-Jun-22	50	70	60
2-Jun-22	57	77	67
3-Jun-22	57	77	67
4-Jun-22	66	88	77
5-Jun-22	66	88	77
6-Jun-22	53	73	63
7-Jun-22	68	86	77
8-Jun-22	70	61	66
9-Jun-22	62	82	72
10-Jun-22	66	84	75
11-Jun-22	62	82	72
12-Jun-22	62	82	72
13-Jun-22	55	70	63
14-Jun-22	44	64	54
15-Jun-22	62	82	72
16-Jun-22	50	66	58
17-Jun-22	62	79	71
18-Jun-22	48	68	58
19-Jun-22	48	68	58
20-Jun-22	66	82	74
21-Jun-22	66	68	67
22-Jun-22	66	86	76
23-Jun-22	53	73	63
24-Jun-22	55	75	65
25-Jun-22	57	77	67
26-Jun-22	57	77	67
27-Jun-22	46	66	56
28-Jun-22	59	79	69
29-Jun-22	50	70	60
30-Jun-22	55	75	65
	Average 56	75	65
	Min 42	61	52
	Max 101	115	106

Date	Meter No.X3 (cm)	Meter No.X4 (cm)	Average (cm)
Pump Station No	o. 2X (Cell 2X)		
1-Apr-22	79	79	79
2-Apr-22	73	73	73
3-Apr-22	73	73	73
4-Apr-22	88	88	88
5-Apr-22	88	88	88
6-Apr-22	68	68	68
7-Apr-22	73	73	73
8-Apr-22	79	79	79
9-Apr-22	88	90	89
10-Apr-22	88	90	89
11-Apr-22	68	70	69
12-Apr-22	75	75	75
13-Apr-22	79	82	81
14-Apr-22	84	86	85
15-Apr-22	88	88	88
16-Apr-22	70	70	70
-	70	70	70
17-Apr-22	70 75	70 77	70 76
18-Apr-22	75 79	82	78 81
19-Apr-22			
20-Apr-22	84	84	84
21-Apr-22	86	88	87
22-Apr-22	62	62	62
23-Apr-22	70	73	72
24-Apr-22	70	73	72
25-Apr-22	75	77	76
26-Apr-22	79	79	79
27-Apr-22	82	84	83
28-Apr-22	86	86	86
29-Apr-22	88	88	88
30-Apr-22	70	73	72
1-May-22	70	73	72
2-May-22	70	73	72
3-May-22	88	88	88
4-May-22	73	73	73
5-May-22	79	79	79
6-May-22	86	86	86
7-May-22	77	77	77
8-May-22	77	77	77
9-May-22	77	77	77
10-May-22	86	86	86
11-May-22	70	70	70
12-May-22	99	98	99
13-May-22	103	104	104
13-May-22 14-May-22	105	104	104
-			
15-May-22	101	101	101
16-May-22	86	85	86
17-May-22	82	84	83
18-May-22	88	88	88
19-May-22	64	66	65
20-May-22	84	86	85
21-May-22	66	68	67
22-May-22	66	68	67
23-May-22	64	66	65
24-May-22	64	66	65
25-May-22	77	77	77
26-May-22	75	77	76

Date	Meter No.X3 (cm)	Meter No.X4 (cm)	Average (cm)
27-May-22	64	66	65
28-May-22	77	79	78
29-May-22	77	79	78
30-May-22	64	66	65
31-May-22	82	82	82
1-Jun-22	73	75	74
2-Jun-22	75	75	75
3-Jun-22	75	75	75
4-Jun-22	70	70	70
5-Jun-22	70	70	70
6-Jun-22	70	73	72
7-Jun-22	66	66	66
8-Jun-22	67	70	69
9-Jun-22	57	64	61
10-Jun-22	88	93	91
11-Jun-22	57	64	61
12-Jun-22	57	64	61
13-Jun-22	77	84	81
14-Jun-22	82	86	84
15-Jun-22	57	64	61
16-Jun-22	66	70	68
17-Jun-22	70	75	73
18-Jun-22	66	73	70
19-Jun-22	66	73	70
20-Jun-22	68	73	71
21-Jun-22	64	70	67
22-Jun-22	86	90	88
23-Jun-22	77	84	81
24-Jun-22	66	70	68
25-Jun-22	68	73	71
26-Jun-22	68	73	71
27-Jun-22	82	86	84
28-Jun-22	64	70	67
29-Jun-22	84	88	86
30-Jun-22	64	66	65
	rage 76	78	77
	Min 57	62	61
	Max 103	104	104

Date	Meter No.X5 (cm)	Meter No.X6 (cm)	Average (cm)
Pump Station No. 3	X (Cell 3X)		
1-Apr-22	75	75	75
2-Apr-22	66	66	66
3-Apr-22	66	66	66
4-Apr-22	90	90	90
5-Apr-22	90	90	90
6-Apr-22	62	62	62
7-Apr-22	70	70	70
8-Apr-22	90	90	90
9-Apr-22	82	82	82
10-Apr-22	82	82	82
11-Apr-22	70	70	70
12-Apr-22	79	79	70 79
13-Apr-22	62	62	62
•	74	74	74
14-Apr-22			
15-Apr-22	82	82	82
16-Apr-22	59 50	59 50	59
17-Apr-22	59	59	59
18-Apr-22	68	70	69
19-Apr-22	48	48	48
20-Apr-22	57	57	57
21-Apr-22	90	90	90
22-Apr-22	75	75	75
23-Apr-22	53	53	53
24-Apr-22	53	53	53
25-Apr-22	64	64	64
26-Apr-22	73	73	73
27-Apr-22	82	82	82
28-Apr-22	88	88	88
29-Apr-22	55	55	55
30-Apr-22	59	59	59
-	59	59	59
1-May-22 2-May-22	59	59	59
3-May-22	55	55	55
•	55 79	79	79
4-May-22			
5-May-22	53	53	53
6-May-22	70	70	70
7-May-22	68	68	68
8-May-22	68	68	68
9-May-22	68	68	68
10-May-22	75	75	75
11-May-22	55	55	55
12-May-22	96	96	96
13-May-22	104	104	104
14-May-22	110	110	110
15-May-22	110	110	110
16-May-22	91	89	90
17-May-22	61	61	61
18-May-22	82	82	82
19-May-22	75	75	75
20-May-22	90	90	90
21-May-22	57	57	57
22-May-22	57	57	57
	57 59	59	57 59
23-May-22			
24-May-22	57	55	56 70
25-May-22 26-May-22	79 64	79 64	79 64

Date	Meter No.X5 (cm)	Meter No.X6 (cm)	Average (cm)
27-May-22	73	73	73
28-May-22	68	68	68
29-May-22	68	68	68
30-May-22	55	55	55
31-May-22	73	73	73
1-Jun-22	86	86	86
2-Jun-22	77	77	77
3-Jun-22	77	77	77
4-Jun-22	86	88	87
5-Jun-22	86	88	87
6-Jun-22	62	62	62
7-Jun-22	55	55	55
8-Jun-22	59	59	59
9-Jun-22	112	115	114
10-Jun-22	104	100	102
11-Jun-22	112	115	114
12-Jun-22	112	115	114
13-Jun-22	79	73	76
14-Jun-22	76	65	71
15-Jun-22	64	64	64
16-Jun-22	64	64	64
17-Jun-22	46	68	57
18-Jun-22	73	73	73
19-Jun-22	73	73	73
20-Jun-22	73	73	73
21-Jun-22	70	70	70
22-Jun-22	68	68	68
23-Jun-22	73	73	73
24-Jun-22	70	70	70
25-Jun-22	66	66	66
26-Jun-22	66	66	66
27-Jun-22	73	73	73
28-Jun-22	73	73	73
29-Jun-22	50	66	58
30-Jun-22	53	73	63
Α	verage 73	73	73
	Min 46	48	48
	Max 112	115	114

Figure F3.1 Graphical Presentation for Leachate Levels Monitoring (Pump Station No.1X (Cell 1X))




Figure F3.2 Graphical Presentation for Leachate Levels Monitoring (Pump Station No.2X (Cell 2X))





Figure F3.3 Graphical Presentation for Leachate Levels Monitoring (Pump Station No.3X (Cell 3X))



Effluent Quality Monitoring Results

Table F4.1 Effluent Monitoring Results

		1 Apr 22	2 Apr 22	3 Apr 22	4 Apr 22	5 Apr 22	6 Apr 22	7 Apr 22	8 Apr 22	9 Apr 22	10 Apr 22	11 Apr 22
On-site Measurement	5	•										
Temperature	°C	28.7	21.2	22.6	27.8	26.7	28.6	29.9	32	26.8	27.4	30.9
pH Value	pH Unit	8.6	8.7	8.7	8.6	8.7	8.6	8.6	8.7	8.6	8.6	8.6
Volume Discharged	m ³	952	1109	865	438	869	374	1285	695	88	299	443
Laboratory Analysis												
Suspended Solids (SS)	mg/L	30.6	56.4	52.6	21.8	37.3	20.4	26.4	23.5	19.1	53.6	32.7
Alkalinity	mg/L	2220	2180	2120	2230	2190	2340	2280	2280	2400	2350	2320
Ammoniacal-nitrogen	mg/L	0.3	0.26	0.3	0.52	0.3	0.47	0.31	0.31	0.39	0.94	0.58
Chloride	mg/L	2210	2070	1850	1930	1910	2010	2350	2380	2210	2560	2480
Nitrite-nitrogen	mg/L	0.17	0.19	0.14	0.45	0.21	0.45	0.21	0.19	0.38	0.26	0.47
Phosphate	mg/L	9.6	8.84	8.41	9.35	7.83	9.53	8.08	9.5	10.2	9.6	9.28
Sulphate	mg/L	151	147	123	123	133	121	150	152	144	152	155
Total Nitrogen	mg/L	103	116	127	119	113	93.9	103	98.4	91.7	108	99.2
Nitrate-nitrogen	mg/L	51	57.3	72.1	64.6	57.9	41.7	48.6	45.1	42.8	47.9	45.4
Total Inorganic												
Nitrogen	mg/L	51.47	57.75	72.54	65.57	58.41	42.62	49.12	45.6	43.57	49.1	46.45
Biochemical Oxygen												
Demand (BOD)	mg/L	14	14	33	9	15	9	10	10	6	12	9
Chemical Oxygen												
Demand (COD)	mg/L	1200	1140	1180	1180	1010	1040	1160	1230	1200	1350	1160
Oil & Grease	mg/L	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
Total Organic Carbon												
(TOC)	mg/L	428	484	362	475	349	350	453	449	466	445	439
Boron	µg/L	5160	5030	5040	5150	5460	5650	5640	5540	5790	5790	5410
Calcium	mg/L	28.2	33.1	27.3	25.2	30.3	26.6	32.1	28.5	27.3	26	25.9
Iron	mg/L	1.71	1.77	1.6	1.63	1.68	1.79	2.11	2.09	2.04	2	2.05
Magnesium	mg/L	30	30.7	25.3	26.4	28	26.5	31.4	31	31.3	28.6	29.6
Potassium	mg/L	898	955	785	846	836	816	932	921	947	885	892
Cadmium	µg/L	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0
Chromium	µg/L	131	135	137	136	120	129	132	135	132	134	134
Copper	µg/L	<10	<10	44	<10	<10	<10	<10	<10	<10	24	<10
Nickel	µg/L	120	122	121	122	118	126	124	129	127	130	128
Zinc	µg/L	75	88	111	69	88	70	81	80	71	95	82

		12 Apr 22	13 Apr 22	14 Apr 22	15 Apr 22	16 Apr 22	17 Apr 22	18 Apr 22	19 Apr 22	20 Apr 22	21 Apr 22	22 Apr 22	23 Apr 22
On-site Measureme	nts												
Temperature	°C	32.4	30.3	31.5	27.3	27.7	27.3	26.7	26.5	29.2	29	32	29.4
pH Value	pH Unit	8.6	8.5	8.6	8.5	8.5	8.6	8.6	8.6	8.7	8.6	9	8.5
Volume Discharged	m ³	580	227	242	1225	1064	648	368	1001	265	337	815	1137
Laboratory Analysis	5												
Suspended Solids													
(SS)	mg/L	39.6	17.6	16.5	18.9	23.7	19.9	30.2	11.7	15.4	12.7	36.1	41
Alkalinity	mg/L	2320	2350	2430	2320	2360	2320	2360	2440	2440	2400	2410	2390
Ammoniacal-													
nitrogen	mg/L	0.34	0.82	0.46	0.38	0.4	0.31	0.37	0.34	0.35	0.51	0.24	0.2
Chloride	mg/L	2120	2110	2120	2150	2190	2160	2190	2160	2220	2170	2620	2510
Nitrite-nitrogen	mg/L	0.18	0.61	0.55	0.22	0.23	0.23	0.32	0.21	0.21	0.46	0.17	0.17
Phosphate	mg/L	8.93	9.23	9.9	8.98	8.87	8.94	8.92	8.85	8.98	9.02	9.58	9.21
Sulphate	mg/L	161	157	144	164	154	144	144	136	140	130	140	142
Total Nitrogen	mg/L	101	96.4	84.6	95	97.8	110	105	87.4	83.1	79	85.1	89.2
Nitrate-nitrogen	mg/L	45.1	42.8	34.8	42.7	46.8	55	53.7	36.6	32.7	31.1	33.1	34.5
Total Inorganic	0.												
Nitrogen	mg/L	45.62	44.23	35.81	43.3	47.43	55.54	54.39	37.15	33.26	32.07	33.51	34.87
Biochemical Oxygen	-												
Demand (BOD)	mg/L	14	5	6	12	10	10	8	7	6	10	5	5
Chemical Oxygen	0.												
Demand (COD)	mg/L	1210	1090	1070	1230	1150	1120	1070	1070	1040	1120	1160	1150
Oil & Grease	mg/L	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
Total Organic	0.												
Carbon (TOC)	mg/L	457	420	553	426	431	409	530	441	425	438	439	391
Boron	μg/L	5940	6110	5640	5660	5900	5980	6080	6080	5830	5700	5630	5700
Calcium	mg/L	25	26.1	22.2	24.5	22.8	21.5	20.6	19.9	21.5	21.8	23	23.3
Iron	mg/L	2	2.29	2.05	2.29	2.21	2.04	1.92	2.05	1.95	1.92	2.06	2.19
Magnesium	mg/L	32	32.9	31.1	32.8	33.8	33.3	33.8	32.6	31.6	32.2	31.6	34.6
Potassium	mg/L	911	920	916	908	926	936	954	922	908	914	891	970
Cadmium	μg/L	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0
Chromium	μg/L	138	134	140	139	139	140	139	141	140	137	136	140
Copper	μg/L	40	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	47
Nickel	μg/L	131	133	136	132	133	136	134	139	128	126	127	132
Zinc	μg/L μg/L	97	84	79	93	91	91	80	86	80	80	74	96

		24 Apr 22	25 Apr 22	26 Apr 22	27 Apr 22	28 Apr 22	29 Apr 22	30 Apr 2
On-site Measureme	nts	•						
Temperature	°C	32.1	33.6	35.3	35.2	33.9	33.6	29.
pH Value	pH Unit	8.6	8.5	8.5	8.4	8.4	8.4	8.
Volume Discharged	m ³	627	244	757	216	277	218	80
Laboratory Analysis	5							
Suspended Solids								
(SS)	mg/L	52.8	12	30.7	16	16.3	14.6	27.
Alkalinity	mg/L	2400	2450	2430	2400	2400	2380	241
Ammoniacal-								
nitrogen	mg/L	0.29	0.54	0.34	0.36	0.56	0.5	0.2
Chloride	mg/L	2480	2390	2200	2230	2080	2180	230
Nitrite-nitrogen	mg/L	0.19	0.4	0.18	0.19	0.63	0.49	0.
Phosphate	mg/L	9.32	9.44	9.07	9.14	8.73	9.06	9.3
Sulphate	mg/L	153	139	145	149	143	146	15
Total Nitrogen	mg/L	96.1	90.5	92.4	92.5	90.9	97.3	96.
Nitrate-nitrogen	mg/L	39.2	37.3	39.8	40.9	41.4	44.3	44
Total Inorganic	0.							
Nitrogen	mg/L	39.68	38.24	40.32	41.45	42.59	45.29	44.9
Biochemical Oxygen	_							
Demand (BOD)	mg/L	10	4	7	8	6	9	1
Chemical Oxygen	0.							
Demand (COD)	mg/L	1040	1150	1200	1150	1110	1070	108
Oil & Grease	mg/L	<5	<5	<5	<5	<5	<5	<
Total Organic	0.							
Carbon (TOC)	mg/L	466	382	356	382	394	396	37
Boron	μg/L	5520	5680	5980	5650	5620	5860	585
Calcium	mg/L	21.2	22.5	23.7	24.1	23.4	23.4	22
Iron	mg/L	1.95	1.81	1.91	1.81	1.84	1.86	1
Magnesium	mg/L	32.5	31.6	35.2	33.6	32.3	33.4	33
Potassium	mg/L	914	924	1000	958	924	949	94
Cadmium	μg/L	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1
Chromium	μg/L	137	130	134	135	134	132	13
Copper	μg/L	53	<10	<10	<10	19	<10	<1
Nickel	μg/L	131	123	131	125	124	124	12
Zinc	μg/L	105	69	76	77	86	76	7

		1 May 22	2 May 22	3 May 22	4 May 22	5 May 22	6 May 22	7 May 22	8 May 22	9 May 22	10 May 22	11 May 22
On-site Measurement	s	*										
Temperature	°C	27.1	21.5	27.8	29.4	30.2	27.7	27.7	31.0	30.2	29.3	27.2
pH Value	pH Unit	8.4	8.4	8.4	8.3	8.2	8.3	8.3	8.3	8.3	8.3	8.2
Volume Discharged	m ³	970	948	665	196	130	235	976	1,219	456	390	767
Laboratory Analysis												
Suspended Solids (SS)	mg/L	26.6	52.0	49.8	14.5	11.1	10.9	11.5	26.8	17.0	10.5	14.8
Alkalinity	mg/L	2490	2390	2230	2250	2240	2260	2210	2320	2310	2320	2330
Ammoniacal-nitrogen	mg/L	0.27	0.26	0.33	0.29	0.34	0.28	0.30	0.27	0.23	0.30	0.44
Chloride	mg/L	2440	2380	2150	2070	2020	2140	2200	2140	2420	2300	1980
Nitrite-nitrogen	mg/L	0.19	0.15	0.23	0.21	0.28	0.26	0.28	0.16	0.17	0.28	0.21
Phosphate	mg/L	8.91	8.73	8.28	8.11	7.95	8.30	8.43	8.38	7.73	7.87	7.84
Sulphate	mg/L	143	151	143	143	144	124	142	131	127	131	150
Total Nitrogen	mg/L	80.1	89.1	94.9	95.1	87.2	97.6	88.0	71.2	81.1	80.4	76.0
Nitrate-nitrogen	mg/L	30.0	36.4	43.4	45.8	40.3	40.4	37.8	19.3	28.6	27.0	27.2
Total Inorganic												
Nitrogen	mg/L	30.46	36.81	43.96	46.30	40.92	40.94	38.38	19.73	29.00	27.58	27.85
Biochemical Oxygen												
Demand (BOD)	mg/L	9	11	7	11	4	5	8	8	9	10	5
Chemical Oxygen												
Demand (COD)	mg/L	1130	1100	978	971	863	935	989	836	980	941	1030
Oil & Grease	mg/L	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
Total Organic Carbon												
(TOC)	mg/L	381	384	353	340	385	379	464	404	4340	407	405
Boron	µg/L	5790	5660	5940	5240	5090	5240	5170	5460	5660	5820	5540
Calcium	mg/L	23.3	22.0	24.3	27.9	30.0	28.3	28.1	28.3	27.5	27.1	25.3
Iron	mg/L	1.92	1.86	1.72	1.72	1.66	1.78	1.75	1.94	1.88	1.87	1.77
Magnesium	mg/L	35.0	31.1	30.9	30.1	31.6	34.5	34.5	35.6	38.2	37.3	32.1
Potassium	mg/L	951	874	851	824	860	842	826	838	902	880	882
Cadmium	µg/L	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0
Chromium	μg/L	133	133	124	123	118	123	121	138	137	137	130
Copper	μg/L	<10	40	40	<10	<10	<10	<10	<10	<10	<10	<10
Nickel	µg/L	127	124	114	111	107	111	108	124	129	126	122
Zinc	µg/L	79	100	129	88	84	83	81	75	72	72	68

		12 May 22	13 May 22	14 May 22	15 May 22	16 May 22	17 May 22	18 May 22	19 May 22	20 May 22	21 May 22	22 May 22	23 May 22
On-site Measureme	nts												
Temperature	°C	30.4	33.0	29.0	22.8	28.1	33.5	33.5	34.9	32.4	32.1	28.4	34.4
pH Value	pH Unit	8.3	8.1	8.0	8.0	8.1	7.9	7.8	8.0	7.8	8.0	7.9	7.9
Volume Discharged	m ³	1,479	1,496	1,495	1,495	1,496	1,492	1,496	1,496	1,495	1,490	1,495	1,496
Laboratory Analysis	5												
Suspended Solids													
(SS)	mg/L	22.8	17.3	14.7	47.8	4.2	18.0	20.7	24.1	23.2	22.7	30.2	53.4
Alkalinity	mg/L	1950	1610	1270	1060	937	856	766	767	784	783	816	962
Ammoniacal-													
nitrogen	mg/L	0.54	0.36	0.39	0.35	0.36	0.61	0.58	0.64	0.47	0.57	0.01	0.40
Chloride	mg/L	1760	1510	1190	1190	1100	863	857	925	924	889	1270	1160
Nitrite-nitrogen	mg/L	0.13	0.13	0.26	0.07	0.09	0.06	0.08	0.05	0.04	< 0.10	< 0.10	< 0.10
Phosphate	mg/L	6.56	4.69	2.90	1.61	0.79	0.47	0.20	0.57	0.92	0.99	1.02	1.95
Sulphate	mg/L	181	230	320	429	455	492	604	634	632	650	627	548
Total Nitrogen	mg/L	70.8	88.0	95.5	136.0	100.0	110.0	108.0	105.0	100.0	96.1	107.0	127.0
Nitrate-nitrogen	mg/L	25.2	39.8	48.4	53.9	61.0	64.4	64.9	62.6	59.7	57.4	68.4	81.8
Total Inorganic	0,												
Nitrogen	mg/L	25.87	40.29	49.05	54.32	61.45	65.07	65.56	63.29	60.21	58.07	68.51	82.30
Biochemical Oxygen													
Demand (BOD)	mg/L	7	13	14	12	9	4	8	8	8	8	9	11
Chemical Oxygen	0.												
Demand (COD)	mg/L	802	762	629	576	516	436	424	410	427	444	495	615
Oil & Grease	mg/L	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
Total Organic	-												
Carbon (TOC)	mg/L	335	297	272	229	211	182	163	177	151	171	192	220
Boron	μg/L	4540	4140	3550	3180	2880	2570	2580	2600	2840	2680	2740	3190
Calcium	mg/L	44.1	61.6	96.8	133.0	158.0	183.0	182.0	188.0	200.0	176.0	156.0	135.0
Iron	mg/L	1.53	1.20	1.49	0.81	0.61	0.63	0.50	0.49	0.52	0.47	0.58	0.87
Magnesium	mg/L	26.3	26.6	26.0	30.0	32.9	36.8	35.8	37.3	39.4	35.8	35.7	35.1
Potassium	mg/L	679	603	505	465	423	417	365	384	395	359	402	471
Cadmium	μg/L	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0
Chromium	μg/L	114	96	78	68	59	57	51	53	50	48	56	65
Copper	μg/L	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	11
Nickel	μg/L	104	88	70	58	50	45	38	37	36	34	47	56
Zinc	μg/L	79	81	71	66	62	63	56	56	56	55	72	93

		24 May 22	25 May 22	26 May 22	27 May 22	28 May 22	29 May 22	30 May 22	31 May 22
On-site Measuremen	nts								
Temperature	°C	29.1	28.6	31.5	30.5	32.6	31.5	33.6	32.5
pH Value	pH Unit	8.0	8.1	8.3	8.2	8.2	8.3	8.3	8.4
Volume Discharged	m ³	1,434	1,275	1,186	798	569	1,046	1,035	1,160
Laboratory Analysis									
Suspended Solids									
(SS)	mg/L	37.5	35.2	44	44	79.8	67.2	40.2	34.6
Alkalinity	mg/L	1130	1270	1360	1430	1490	1490	1660	1750
Ammoniacal-									
nitrogen	mg/L	0.43	0.38	0.37	0.3	0.75	0.24	0.22	0.59
Chloride	mg/L	1200	1300	1400	1500	1570	1750	1880	1730
Nitrite-nitrogen	mg/L	0.10	0.13	0.07	0.13	0.31	0.12	0.12	0.11
Phosphate	mg/L	2.53	2.56	2.83	3.13	4.93	5.05	5.23	5.75
Sulphate	mg/L	527	508	400	377	338	342	290	275
Total Nitrogen	mg/L	117.0	102.0	90.9	98.9	104.0	96.8	98.1	101.0
Nitrate-nitrogen	mg/L	67.5	46.2	41.5	43.6	52.7	45.6	48.7	51.5
Total Inorganic									
Nitrogen	mg/L	68.03	46.71	41.94	44.03	53.76	45.96	49.04	52.20
Biochemical Oxygen									
Demand (BOD)	mg/L	9	10	9	9	17	13	10	10
Chemical Oxygen									
Demand (COD)	mg/L	632	748	682	825	856	790	883	922
Oil & Grease	mg/L	<5	<5	<5	<5	<5	<5	<5	<5
Total Organic									
Carbon (TOC)	mg/L	247	278	271	298	298	315	329	336
Boron	µg/L	3320	3770	3670	3810	4160	3800	4460	4600
Calcium	mg/L	118.0	121.0	109	98.6	87.2	81.2	65.4	57.8
Iron	mg/L	0.96	1.20	1.28	1.43	1.41	1.34	1.32	1.28
Magnesium	mg/L	32.3	35.5	34.5	34.4	33.5	29.2	27.8	27
Potassium	mg/L	499	576	591	647	674	644	693	712
Cadmium	μg/L	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0
Chromium	μg/L	68	76	79	80	86	88	89	94
Copper	μg/L	<10	<10	11	14	23	17	13	11
Nickel	μg/L	61	70	73	77	81	88	96	101
Zinc	μg/L	98	102	105	129	168	116	104	99

		1 Jun 22	2 Jun 22	3 Jun 22	4 Jun 22	5 Jun 22	6 Jun 22	7 Jun 22	8 Jun 22	9 Jun 22	10 Jun 22	11 Jun 22
On-site Measurement	s											
Temperature	°C	34.8	34.3	34.2	36.6	33.1	31.1	33.8	31.2	29.4	29.4	29.4
pH Value	pH Unit	8.4	8.4	8.4	8.4	8.5	8.5	8.4	8.4	8.3	8.3	8.3
Volume Discharged	m ³	1,048	1,027	990	1,200	1,136	1,133	1,091	1,496	1,495	1,496	1,495
Laboratory Analysis												
Suspended Solids (SS)	mg/L	39.9	30.1	23.3	109.0	14.1	16.2	19.2	28.0	33.7	307.0	23.7
Alkalinity	mg/L	1760	1810	1820	1900	2010	2010	2050	1970	1550	1610	1260
Ammoniacal-nitrogen	mg/L	0.45	0.33	0.41	0.48	0.42	0.35	0.28	0.31	0.25	0.43	0.40
Chloride	mg/L	1830	1970	1910	1940	1950	1900	1830	1700	1650	1710	1360
Nitrite-nitrogen	mg/L	0.13	0.14	0.14	0.13	0.14	0.15	0.16	0.14	0.12	0.13	0.08
Phosphate	mg/L	5.93	5.79	5.92	6.14	6.71	6.85	7.05	5.88	5.49	4.76	2.89
Sulphate	mg/L	228	228	227	198	194	177	174	156	208	214	321
Total Nitrogen	mg/L	111.0	115.0	118.0	110.0	74.7	127.0	126.0	101.0	112.0	136.0	102.0
Nitrate-nitrogen	mg/L	57	65.2	64.7	52.7	59.2	68.6	69.6	57.9	64.6	68.7	55.6
Total Inorganic												
Nitrogen	mg/L	57.58	65.67	65.25	53.31	59.76	69.10	70.04	58.35	64.97	69.26	56.08
Biochemical Oxygen												
Demand (BOD)	mg/L	6	7	8	24	10	9	7	9	7	38	8
Chemical Oxygen												
Demand (COD)	mg/L	910	930	906	1010	966	1080	934	957	836	1020	689
Oil & Grease	mg/L	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
Total Organic Carbon												
(TOC)	mg/L	329	345	355	414	388	390	400	400	314	329	258
Boron	µg/L	3980	4430	4430	5060	5170	4960	5010	5030	3480	3720	3230
Calcium	mg/L	47.5	44.4	43.8	38.7	41.3	39.1	32.8	31.8	43.0	43.8	59.4
Iron	mg/L	1.40	1.40	1.38	1.66	1.49	1.58	1.59	1.61	1.33	1.76	1.03
Magnesium	mg/L	25.6	24.6	25.3	25.0	25.4	25.0	23.5	22.4	22.2	23.2	23.8
Potassium	mg/L	703	712	725	788	828	846	816	790	689	709	587
Cadmium	µg/L	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0
Chromium	µg/L	102	103	104	119	126	124	126	113	92	113	81
Copper	µg/L	11	11	11	10	<10	10	<10	<10	<10	50	<10
Nickel	µg/L	103	105	105	114	121	118	118	109	87	97	74
Zinc	µg/L	102	102	100	112	98	94	87	108	86	161	79

		12 Jun 22	13 Jun 22	14 Jun 22	15 Jun 22	16 Jun 22	17 Jun 22	18 Jun 22	19 Jun 22	20 Jun 22	21 Jun 22	22 Jun 22	23 Jun 22
On-site Measuremen	nts												
Temperature	°C	35.0	31.7	32.4	35.1	33.0	34.6	29.0	31.9	34.1	35.7	35.1	37.7
pH Value	pH Unit	8.2	8.3	8.2	8.1	8.1	8.1	8.5	8.2	8.2	8.2	8.3	8.3
Volume Discharged	m ³	1,495	1,496	1,495	1,495	1,347	1,033	1,108	1,152	1,177	1,107	1,048	1,043
Laboratory Analysis													
Suspended Solids													
(SS)	mg/L	19.0	11.2	16.7	18.7	20.6	21.6	11.2	24.0	12.8	20.5	18.6	15.3
Alkalinity	mg/L	917	847	706	626	680	676	765	911	545	1210	1430	1510
Ammoniacal-													
nitrogen	mg/L	0.26	0.42	0.46	0.50	0.77	0.53	0.31	0.49	0.31	0.40	0.39	0.25
Chloride	mg/L	1070	999	930	941	831	863	975	1170	633	1380	1500	1570
Nitrite-nitrogen	mg/L	0.09	0.07	0.11	0.14	0.10	0.08	0.05	0.08	0.12	0.11	0.11	0.11
Phosphate	mg/L	1.80	1.48	1.34	1.21	1.25	1.38	1.40	1.60	1.28	2.49	2.21	2.70
Sulphate	mg/L	394	419	472	478	491	477	517	412	219	336	322	313
Total Nitrogen	mg/L	90.1	87.3	98.7	103.0	109.0	108.0	119.0	132.0	74.8	133.0	114.0	113.0
Nitrate-nitrogen	mg/L	52.7	51.5	65.4	67.9	72.9	76.1	76.8	94.4	51.1	89.6	69.8	67.6
Total Inorganic	_												
Nitrogen	mg/L	53.05	51.99	65.97	68.54	73.77	76.71	77.16	94.97	51.53	90.11	70.30	67.96
Biochemical Oxygen													
Demand (BOD)	mg/L	7	6	7	6	7	7	7	9	6	12	10	7
Chemical Oxygen	_												
Demand (COD)	mg/L	509	427	464	431	537	463	524	563	316	774	761	774
Oil & Grease	mg/L	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
Total Organic													
Carbon (TOC)	mg/L	198	201	166	163	192	203	222	256	129	306	328	310
Boron	μg/L	2420	2320	2430	2250	2810	2910	3050	3370	2000	4110	4290	4480
Calcium	mg/L	86.6	91.8	80.7	78.8	69.2	72.5	66.6	57.3	40.5	48.2	45.5	42.1
Iron	mg/L	0.71	0.58	0.55	0.60	0.67	0.73	0.80	1.04	0.66	1.44	1.50	1.53
Magnesium	mg/L	28.7	29.3	27.6	28.0	26.2	28.8	28.3	25.8	15.2	26.0	26.4	23.7
Potassium	mg/L	483	450	418	403	427	436	458	487	311	624	664	677
Cadmium	μg/L	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0
Chromium	μg/L	59	54	51	51	56	57	58	72	41	87	89	97
Copper	μg/L	19	15	<10	<10	<10	15	<10	19	21	<10	<10	<10
Nickel	μg/L	51	46	43	41	45	48	51	66	40	82	85	92
Zinc	μg/L	85	59	55	55	66	91	77	109	48	89	88	87

		24 Jun 22	25 Jun 22	26 Jun 22	27 Jun 22	28 Jun 22	29 Jun 22	30 Jun 22
On-site Measureme	nts							
Temperature	°C	35.0	34.4	35.1	36.1	31.9	34.6	30.2
pH Value	pH Unit	8.2	8.4	8.3	8.3	8.4	8.3	8.4
Volume Discharged	m ³	1,098	677	34	44	44	49	708
Laboratory Analysis								
Suspended Solids								
(SS)	mg/L	16.1	50.2	13.4	6.5	15.2	12.2	22.5
Alkalinity	mg/L	1540	1720	1670	1790	1760	1800	1790
Ammoniacal-								
nitrogen	mg/L	0.36	0.33	0.28	1.04	0.51	0.98	0.75
Chloride	mg/L	1610	1650	1640	1750	1710	1770	1670
Nitrite-nitrogen	mg/L	0.13	0.12	0.12	0.56	1.05	0.97	0.7
Phosphate	mg/L	2.75	3.53	2.92	3.58	3.69	3.52	4.24
Sulphate	mg/L	335	337	284	318	305	291	291
Total Nitrogen	mg/L	111.0	109.0	114.0	96.8	99.4	98.8	99.4
Nitrate-nitrogen	mg/L	67.8	57.7	64.2	48.5	47.6	46	46.8
Total Inorganic								
Nitrogen	mg/L	68.29	58.15	64.60	50.10	49.16	47.95	48.25
Biochemical Oxygen								
Demand (BOD)	mg/L	6	14	12	12	6	8	8
Chemical Oxygen								
Demand (COD)	mg/L	942	1040	983	955	839	876	847
Oil & Grease	mg/L	<5	<5	<5	<5	<5	<5	<5
Total Organic								
Carbon (TOC)	mg/L	322	327	335	347	558	340	342
Boron	µg/L	4370	4970	4370	4480	4480	4600	4810
Calcium	mg/L	42.2	38.5	40.9	40.6	40.8	40.8	38.8
Iron	mg/L	1.45	1.65	1.62	1.72	1.82	1.95	1.76
Magnesium	mg/L	24.7	24.3	25.4	26.5	26.9	27.3	24.1
Potassium	mg/L	706	734	751	787	786	836	760
Cadmium	μg/L	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0
Chromium	μg/L	98	110	109	107	107	106	104
Copper	μg/L	<10	17	<10	<10	<10	<10	<10
Nickel	μg/L	91	101	99	99	104	103	96
Zinc	μg/L	89	112	84	82	84	92	93

Groundwater Monitoring Results

Parameters	Units	MWX-1	MWX-2	MWX-3	MWX-4	MWX-5	MWX-6	MWX-7	MWX-8	MWX-9	MWX-10	MWX-11	MWX-12	MWX-13	MWX-14
Water Level	mPD	2.41	2.53	2.49	2.52	2.51	2.48	2.24	2.37	2.45	2.36	2.72	6.16	35.09	40.74
Bicarbonate Alkalinity as CaCO3	mg/L	132	328	123	<1	<1	<1	70	<1	89	204	239	57	15	11
Carbonate Alkalinity as CaCO3	mg/L	<1	<1	<1	93	101	157	4	109	<1	<1	<1	<1	<1	<1
Total Alkalinity as CaCO3	mg/L	132	328	123	121	129	189	74	120	89	204	239	57	15	11
pH Value	pH Unit	8	8.1	8	11	11.1	11.3	8.4	10.7	8.1	7.9	8.1	7.1	5.5	5.3
Electrical Conductivity	μS/cm	905	972	1150	1010	1330	1240	3030	1700	1590	1890	977	326	98	104
Ammonia as N	mg/L	0.15	< 0.01	1.45	5.2	4.71	4.14	6.32	7.74	1.89	0.02	0.16	< 0.01	0.01	< 0.01
Chloride	mg/L	150	35	197	190	214	173	798	331	300	292	88	21	14	17
Nitrite as N	mg/L	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01
Reactive Phosphorus as P	mg/L	0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	0.02	< 0.01	0.01	0.01	0.01	0.05	0.01	< 0.01
Sulphate as SO4 - Turbidimetric	mg/L	69	135	90	58	131	92	42	179	210	287	114	59	3	5
Sulphide as S2	mg/L	0.2	< 0.1	< 0.1	7.3	8.7	9.1	0.7	4.9	0.2	< 0.1	0.1	0.1	< 0.1	< 0.1
Total Kjeldahl Nitrogen as N	mg/L	0.2	0.1	1.7	5.8	4.9	5	6.4	8.1	2.1	0.2	0.3	< 0.1	< 0.1	< 0.1
Nitrate as N	mg/L	< 0.01	0.68	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	0.09	0.07
Total Nitrogen as N	mg/L	0.2	0.8	1.7	5.8	4.9	5	6.4	8.1	2.1	0.2	0.3	< 0.1	0.2	0.1
Boron	µg/L	120	220	200	170	180	180	670	170	290	210	70	20	10	10
Calcium	mg/L	47.7	69.8	73	49.9	47.2	35	31	30.5	82	144	117	28.1	0.8	1.07
Mercury	µg/L	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20
Magnesium	mg/L	7.07	58.6	4.13	< 0.05	< 0.05	< 0.05	14.5	< 0.05	6.12	11.3	8.17	4.16	0.86	0.8
Sodium	mg/L	102	42.7	126	125	174	173	477	260	235	244	63.6	28	13.9	13.8
Iron	mg/L	0.12	< 0.04	0.18	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	0.45	< 0.04	< 0.04
Potassium	mg/L	20.1	11.6	27.3	32.7	57.8	57.5	47.5	63.8	34.7	17.3	12.1	3.34	4.24	3.7
Cadmium	µg/L	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	<0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2
Chromium	µg/L	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Copper	µg/L	<1	2	<1	<1	<1	<1	<1	<1	<1	1	<1	<1	2	<1
Lead	µg/L	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Manganese	µg/L	890	359	895	<1	<1	<1	9	<1	41	985	814	764	38	14
Nickel	µg/L	<1	<1	<1	1	2	2	<1	4	<1	<1	<1	<1	<1	<1
Zinc	µg/L	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	1070	68	18
Biochemical Oxygen Demand	mg/L	<2	<2	2	2	3	6	<2	2	2	<2	<2	<2	<2	<2
Chemical Oxygen Demand	mg/L	5	4	15	40	43	60	10	36	16	12	6	5	12	<2
Total Organic Carbon	mg/L	4	5	12	9	10	12	5	12	7	8	5	3	5	2

Parameters	Units	MWX-1	MWX-2	MWX-3	MWX-4	MWX-5	MWX-6	MWX-7	MWX-8	MWX-9	MWX-10	MWX-11	MWX-12	MWX-13	MWX-14
Water Level	mPD	3.38	3.32	3.59	3.63	3.70	2.36	2.27	2.37	2.46	4.72	4.77	5.96	35.15	40.87
Bicarbonate Alkalinity as CaCO3	mg/L	95	147	163	<1	34	<1	70	<1	52	202	138	56	15	12
Carbonate Alkalinity as CaCO3	mg/L	<1	<1	<1	86	<1	98	6	73	<1	<1	<1	<1	<1	<1
Total Alkalinity as CaCO3	mg/L	95	147	163	123	69	209	76	110	52	202	138	56	15	12
pH Value	pH Unit	8.0	7.9	7.8	11.0	9.6	11.4	8.5	10.7	7.8	7.5	7.7	6.7	5.7	5.6
Electrical Conductivity	μS/cm	459	12600	1070	907	941	1510	3060	1850	2840	1580	566	339	101	106
Ammonia as N	mg/L	0.06	3.46	0.91	2.59	0.70	3.82	5.83	7.41	0.59	0.01	< 0.01	0.01	0.03	0.06
Chloride	mg/L	50	4140	144	126	125	185	740	342	486	250	45	22	15	17
Nitrite as N	mg/L	< 0.01	< 0.01	< 0.01	< 0.01	0.33	< 0.01	< 0.01	< 0.01	1.36	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01
Reactive Phosphorus as P	mg/L	0.03	0.02	0.08	< 0.01	< 0.01	< 0.01	0.02	< 0.01	< 0.01	0.02	< 0.01	0.04	< 0.01	< 0.01
Sulphate as SO4 - Turbidimetric	mg/L	36	433	102	65	127	89	41	170	558	168	54	58	3	5
Sulphide as S2	mg/L	< 0.1	< 0.1	< 0.1	4.4	0.9	8.2	1.4	3.9	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1
Total Kjeldahl Nitrogen as N	mg/L	0.2	3.5	1.0	2.7	1.0	5.4	6.7	8.7	<10.0	0.1	0.1	0.1	0.1	< 0.1
Nitrate as N	mg/L	0.07	0.01	0.77	0.01	0.38	< 0.01	< 0.01	< 0.01	21.6	0.02	0.36	< 0.01	0.09	0.05
Total Nitrogen as N	mg/L	0.2	3.6	1.8	2.7	1.7	5.4	6.7	8.7	26.4	0.2	0.5	0.1	0.2	0.1
Boron	μg/L	70	1460	240	200	200	170	710	180	340	310	100	30	20	20
Calcium	mg/L	25.4	144	80	36.6	20.9	54.5	30.5	29.9	200	102	58.6	27	0.77	1.19
Mercury	μg/L	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20
Magnesium	mg/L	3.25	178.00	4.29	0.11	0.36	< 0.05	14.8	< 0.05	3.39	8.13	3.46	4.25	0.93	0.84
Sodium	mg/L	46.0	2110.0	100.0	103.0	117.0	161.0	457.0	266.0	316.0	174.0	35.3	24.7	13.4	14.2
Iron	mg/L	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	0.50	< 0.04	< 0.04
Potassium	mg/L	12.70	79.90	24.50	27.70	47.60	57.40	46.40	68.70	58.40	17.20	7.90	2.84	3.79	3.64
Cadmium	µg/L	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2
Chromium	μg/L	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Copper	μg/L	<1	<1	<1	<1	2	<1	<1	<1	2	1	1	<1	2	<1
Lead	μg/L	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Manganese	μg/L	334	609	731	2	2	<1	11	<1	66	405	8	771	18	8
Nickel	µg/L	<1	<1	<1	<1	<1	2	<1	4	1	<1	<1	<1	<1	<1
Zinc	μg/L	<10	<10	<10	<10	<10	<10	<10	28	12	<10	<10	20	56	14
Biochemical Oxygen Demand	mg/L	<2	<2	<2	6	<2	3	<2	<2	<2	<2	<2	<2	<2	<2
Chemical Oxygen Demand	mg/L	5	<20	12	24	15	44	10	35	32	17	4	<2	<2	<2
Total Organic Carbon	mg/L	4	<10	7	8	8	14	6	13	15	6	6	2	3	3

Parameters	Units	MWX-1	MWX-2	MWX-3	MWX-4	MWX-5	MWX-6	MWX-7	MWX-8	MWX-9	MWX-10	MWX-11	MWX-12	MWX-13	MWX-14
Water Level	mPD	3.63	3.70	3.86	3.87	3.95	4.05	3.47	3.68	4.73	4.87	4.91	6.73	37.29	45.18
Bicarbonate Alkalinity as CaCO3	mg/L	95	192	172	<1	52	<1	16	<1	175	180	123	55	14	8
Carbonate Alkalinity as CaCO3	mg/L	<1	<1	<1	71	14	110	47	79	<1	<1	<1	<1	<1	<1
Total Alkalinity as CaCO3	mg/L	95	192	172	93	66	160	63	106	175	180	123	55	14	8
pH Value	pH Unit	7.9	8.0	7.9	10.9	8.9	11.2	9.7	10.6	8.2	7.7	7.6	6.3	5.4	5.2
Electrical Conductivity	μS/cm	466	6860	1140	992	826	1310	2280	3100	14600	1440	411	341	100	107
Ammonia as N	mg/L	0.13	2.16	1.32	2.20	0.32	3.35	5.76	13.0	0.37	0.02	< 0.01	0.02	0.01	< 0.01
Chloride	mg/L	55	2160	184	180	119	212	714	1010	5260	252	33	22	15	19
Nitrite as N	mg/L	< 0.01	0.02	< 0.01	0.16	0.43	0.02	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01
Reactive Phosphorus as P	mg/L	0.01	< 0.01	0.03	< 0.01	< 0.01	< 0.01	0.02	0.01	0.06	0.02	< 0.01	0.05	0.01	< 0.01
Sulphate as SO4 - Turbidimetric	mg/L	42	269	125	116	131	131	66	37	911	192	36	61	2	2
Sulphide as S2	mg/L	< 0.1	< 0.1	< 0.1	2.9	< 0.1	4.3	1.8	14.6	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1
Total Kjeldahl Nitrogen as N	mg/L	0.2	2.2	1.8	2.5	0.8	4.1	6.4	13.8	0.5	0.1	0.2	< 0.1	< 0.1	< 0.1
Nitrate as N	mg/L	0.01	0.14	0.02	0.02	1.02	0.13	< 0.01	< 0.01	0.01	< 0.01	0.31	< 0.01	0.12	0.11
Total Nitrogen as N	mg/L	0.2	2.4	1.8	2.7	2.2	4.2	6.4	13.8	0.5	0.1	0.5	< 0.1	0.2	0.1
Boron	μg/L	80	900	160	190	190	180	470	490	2940	210	70	20	10	10
Calcium	mg/L	32.2	97.8	86.3	39.7	18.6	31.8	27.2	63.9	94.4	101	43.7	27.7	0.88	1.01
Mercury	μg/L	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20
Magnesium	mg/L	3.63	107	5.96	0.9	0.38	< 0.05	1.37	0.25	233	9.66	2.69	4.21	0.94	0.94
Sodium	mg/L	47.3	1160	109	124	110	158	394	540	2540	158	26.3	27	13	13.2
Iron	mg/L	0.05	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	0.41	< 0.04	< 0.04
Potassium	mg/L	13.6	52.8	26.9	29.9	46.1	57.1	60.1	56.9	124	13.7	6.39	2.9	3.87	3.82
Cadmium	μg/L	< 0.2	< 0.2	< 0.2	<0.2	< 0.2	< 0.2	<0.2	< 0.2	<0.2	<0.2	< 0.2	< 0.2	< 0.2	< 0.2
Chromium	μg/L	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Copper	μg/L	<1	<1	<1	<1	2	<1	<1	<1	<1	<1	<1	<1	1	<1
Lead	μg/L	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Manganese	μg/L	419	511	1000	1	<1	<1	<1	<1	238	310	7	791	18	8
Nickel	μg/L	<1	<1	<1	<1	<1	1	<1	<1	<1	<1	<1	<1	<1	<1
Zinc	μg/L	<10	162	<10	<10	<10	<10	11	<10	<10	<10	<10	609	<10	10
Biochemical Oxygen Demand	mg/L	<2	2	<2	<2	<2	<2	<2	3	<2	<2	<2	<2	<2	<2
Chemical Oxygen Demand	mg/L	4	29	19	18	16	29	24	47	68	8	<2	3	5	2
Total Organic Carbon	mg/L	4	7	10	7	7	12	7	11	7	7	4	4	5	4

Figure F5.1 Graphical Presentation for Groundwater Monitoring (MWX-1)




Figure F5.2 Graphical Presentation for Groundwater Monitoring (MWX-2)




Figure F5.3 Graphical Presentation for Groundwater Monitoring (MWX-3)





Figure F5.4 Graphical Presentation for Groundwater Monitoring (MWX-4)







Figure F5.5 Graphical Presentation for Groundwater Monitoring (MWX-5)


Figure F5.6 Graphical Presentation for Groundwater Monitoring (MWX-6)



MWX7 40 Limit Level of COD 35 30 Cconcentration (mg/L) 25 20 15 10 Limit Level of Ammoniacal-nitrogen 5 0 3/1/2022 3/6/2022 3/11/2022 3/16/2022 3/21/2022 3/26/2022 3/31/2022 4/5/2022 4/10/2022 4/30/2022 5/5/2022 5/25/2022 5/30/2022 6/4/2022 6/9/2022 5/14/2022 6/19/2022 5/24/2022 4/15/2022 4/25/2022 5/10/2022 5/15/2022 5/20/2022 4/20/2023 5/29/2022 Ammoniacal-nitrogen COD

Figure F5.7 Graphical Presentation for Groundwater Monitoring (MWX-7)

Figure F5.8 Graphical Presentation for Groundwater Monitoring (MWX-8)







Figure F5.9 Graphical Presentation for Groundwater Monitoring (MWX-9)

Figure F5.10 Graphical Presentation for Groundwater Monitoring (MWX-10)







Figure F5.11 Graphical Presentation for Groundwater Monitoring (MWX-11)


Figure F5.12 Graphical Presentation for Groundwater Monitoring (MWX-12)



MWX13 35 Limit Level of COD 30 25 Cconcentration (mg/L) 20 15 10 Limit Level of Ammoniacal-nitrogen 5 0 3/1/2022 3/6/2022 3/11/2022 3/16/2022 3/21/2022 3/26/2022 3/31/2022 4/5/2022 4/10/2022 4/15/2022 4/25/2022 4/30/2022 5/5/2022 5/10/2022 5/15/2022 5/20/2022 5/25/2022 5/30/2022 6/4/2022 4/20/2022 6/9/2022 6/14/2022 6/19/2022 6/24/2022 5/29/2022 • COD Ammoniacal-nitrogen

Figure F5.13 Graphical Presentation for Groundwater Monitoring (MWX-13)

Figure F5.14 Graphical Presentation for Groundwater Monitoring (MWX-14)



Annex F6

Project	South East New Territories (SENT) Landfill Extension
Date	11 April 2022
Time	MWX-4: 14:52
	MWX-5: 14:30
	MWX-6: 10:02
Monitoring Location	MWX-4, MWX-5, MWX-6
Parameter	Chemical Oxygen Demand (COD)
Limit Levels	MWX-4: >36 mg /L
	MWX-5: >30 mg /L
	MWX-6: >46 mg /L
Measured Level	MWX-4: 40 mg /L
	MWX-5: 43 mg /L
	MWX-6: 60 mg /L
Possible reason	Groundwater contaminated with leachate is commonly characterized by high COD and ammoniacal-nitrogen levels as a result of degradation of organic matters in the waste. The groundwater quality (ammoniacal-nitrogen) monitoring results at MWX-4 (5.20 mg/L), MWX-5 (4.71 mg/L) and MWX-6 (4.14 mg/L) are well within the respective limit levels (MWX-4: 7.63 mg/L, MWX-5: 5.00 mg/L, MWX-6: 5.00 mg/L). Hence, there is a low possibility that the elevation of COD level at MWX-4, MWX-5 and MWX-6 are due to leachate contamination from SENTX operation or at least it is not conclusive to base on these results to demonstrate exceedances were due to leachate contamination. In accordance with Table 4.5b of the updated EM&A Manual, repeat measurement was conducted on 11 and 18 May 2022 to confirm findings. COD concentrations of 24 mg/L, 15 mg/L and 44 mg/L (below the respective Limit Level) were measured at MWX-4, MWX-5 and MWX-6, respectively during the sampling event, which demonstrate no consecutive groundwater quality impact at the monitoring locations.
	According to the findings of the desktop review commissioned by GVL and EPD (the Employer) in May 2021 to investigate the potential sources of the elevated methane levels at the perimeter landfill gas monitoring wells at SENTX, pockets of organic matters are identified in the fill materials of the SENTX site upon review of the historical site investigation borehole logs at the Project Site area. It is possible that the elevated COD concentrations measured at MWX-4 (with detection of elevated levels of methane (up to $11.6\% \text{ v/v}$)), MWX-5 (with detection of elevated levels of methane (up to $2.5\% \text{ v/v}$) and MWX-6 (with detection of elevated levels of methane shows elevated methane levels continuously) on 11 April 2022

 could be due to localised organic matters within or around the monitoring wells and background fluctuation. Due to the presence of influencing factor from non-project source and the subsequent month monitoring results at MWX-4, MWX-5 and MWX-6 did not show any exceedances, there is no adequate evidence showing that the COD level exceedances measured at MWX-4, MWX-5 and MWX-6 on 11 April 2022 were deemed to Project-related activities. It should also be noted that although the COD level exceeded the limit level of the EM&A programme, it is still well within the
Due to the presence of influencing factor from non-project source and the subsequent month monitoring results at MWX-4, MWX-5 and MWX-6 did not show any exceedances, there is no adequate evidence showing that the COD level exceedances measured at MWX-4, MWX-5 and MWX-6 on 11 April 2022 were deemed to Project-related activities. It should also be noted that although the COD level exceeded the limit level of the EM&A programme, it is still well within the
 and the subsequent month monitoring results at MWX-4, MWX-5 and MWX-6 did not show any exceedances, there is no adequate evidence showing that the COD level exceedances measured at MWX-4, MWX-5 and MWX-6 on 11 April 2022 were deemed to Project-related activities. It should also be noted that although the COD level exceeded the limit level of the EM&A programme, it is still well within the
limit level of the EM&A programme, it is still well within the
WPCO effluent discharge limit of COD (80 mg/L) and the standard for effluents discharged into the inshore waters of the Junk Bay Water Control Zone as stipulated under Technical Memorandum Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Waters (80 mg/L). The slight exceedances of COD at MWX-4, MWX-5 and MWX-6 on 11 April 2022 will not cause adverse water quality impact to the Junk Bay Water Control Zone.
Action Taken / Action to Examination of environmental performance of the Project will be
be Taken continued during the weekly inspections. The Contractor is
reminded to implement relevant and appropriate mitigation
measures according to the updated EM&A Manual to avoid any
exceedance of the Action and Limit Levels.
ET will continue to closely monitor the groundwater quality monitoring results and collect additional data for investigation and further review, if necessary.
Remarks -
Prepared by: Abbey Lau
Designation: Environmental Team
Date: 7 June 2022

Project	South East New Territories (SENT) Landfill Extension
Date	25 May 2022
Time	14:46 and 14:58 (Duplicate)
Monitoring Location	DP4
Parameter	Surface Water (Suspended Solids (SS))
Limit Level	>20 mg/L
Measured Level	DP4: 31.8 mg /L
	DP4 (Duplicate): 30.9 mg /L
Possible reason	From the on-site rainfall record of May 2022, heavy rainfall events were recorded on 22 to 24 May 2022 before the sampling event.
	No works which may lead to potential SS increase (e.g. active stockpiling and excavation works) was conducted in the vicinity of surface water channel leading to DP4 on the sampling day based on on-site observations and construction activities described by the Contractor.
	Site surface runoff at DP4 channel was treated by the Wetsep prior to discharge. Yet during the weekly site inspection in the morning and the sampling event, it was observed that the Wetsep was not functioning properly with reference to the on-site checking of the treated water at the outlet of the processing chamber of the Wetsep.
	During the sampling event, no raining was recorded and no other sources (e.g. Clearwater Bay Country Park, other project sites) was identified in the vicinity of surface water channel leading to DP4T which might cause the SS exceedance at DP4. Contaminated runoff from the unpaved areas during the previous rainfall events could also be the potential source of SS contributing to the exceedance. The SS exceedance at DP4 was therefore deemed to Project-related activities.
Action Taken / Action to be Taken	The monitoring frequency shall be increased to weekly in accordance with Table 4.5b of the updated EM&A Manual until no exceedance of Limit Level.
	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Levels.
	In addition, the Contractor shall review the efficiency of the Wetsep near sediment trap and monitor the Wetsep operation regularly to ensure it is functioning properly at all times.


Remarks	-	
Prepared by:	Abbey Lau	
Designation:	Environmental Team	
Date:	20 June 2022	

Project	South East New Territories (SENT) Landfill Extension
Date	30 June 2022
Time	11:15
Monitoring Location	DP4
Parameter	Surface Water (Suspended Solids (SS))
Limit Level	>20 mg/L
Measured Level	28.2 mg / L
Possible reason	From the on-site rainfall record of June 2022, heavy rainfall events were recorded on 29 and 30 June 2022 before the sampling event.
	No works which may lead to potential SS increase (e.g. active stockpiling and excavation works) was conducted in the vicinity of surface water channel leading to DP4 on the sampling day based on on-site observations and construction activities described by the Contractor.
	Site surface runoff at DP4 channel was treated by the Wetsep prior to discharge. During the sampling event, no raining was recorded and no other sources (e.g. other project sites) was identified in the vicinity of surface water channel leading to DP4 which might cause the SS exceedance at DP4. Contaminated runoff from the unpaved areas during the previous rainfall events could be the potential source of SS contributing to the exceedance. The SS exceedance at DP4 was therefore deemed to Project-related activities.
	It should be noted that although the measured SS level exceeded the limit level of the EM&A programme, it is still within the WPCO effluent discharge limit of SS for the Junk Bay Water Control Zone (30 mg/L). The discharge of surface water with this SS level from DP4 will not cause adverse water quality impact to the Junk Bay Water Control Zone.
Action Taken / Action to be Taken	Weekly surface water quality monitoring (SS) shall be continued at DP4 until no exceedance of Limit Level in accordance with Table 4.5b of the updated EM&A Manual.
	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Levels.
	In addition, the Contractor shall review the efficiency of the Wetsep near sediment trap and monitor the Wetsep operation regularly to ensure it is functioning properly at all times.

Remarks		-			
Prepared by:	Abbey Lau				
Designation:	Environmenta	l Team	-		
Date:	19 July 2022		_		

Landfill Gas

Landfill Gas Monitoring Locations for Service Voids, Utilities and Manholes along the Site Boundary and Within the SENTX Site





Landfill Gas Monitoring Results

Location	Water Level	Methane (%	Carbon Dioxide	Oxygen (% (v/v)
	(mPD)	(v/v))	(% (v/v))	
LFG1	2.19	0.0	0.1	19.3
LFG2	2.12	0.0	0.4	18.7
LFG3	2.25	0.0	1.3	17.9
LFG4	2.08	0.0	0.0	19.8
LFG5	2.39	0.0	0.1	9.5
LFG6	2.08	0.0	0.0	20.0
LFG7	2.38	0.0	0.0	20.0
LFG8	2.29	0.0	0.0	20.2
LFG9	2.23	0.0	0.1	10.8
LFG10	1.97	0.0	0.0	16.5
LFG11	2.19	0.0	0.1	8.6
LFG12	2.12	0.0	0.0	20.2
LFG13	2.11	5.1	0.1	1.8
LFG14	1.86	0.0	0.0	15.9
LFG15	2.06	0.0	0.3	16.8
LFG16	2.18	0.0	0.0	19.8
LFG17	2.25	0.1	0.5	12.1
LFG18	2.35	0.0	0.0	20.0
LFG19	2.43	0.0	0.0	20.0
LFG20	2.38	0.0	0.3	19.2
LFG21	2.53	0.0	2.1	11.0
LFG22	2.30	0.0	0.0	20.0
LFG23	12.52	0.0	1.3	18.3
LFG24	5.92	0.0	0.8	18.4
GP1	Probe bent	0.0	0.1	20.5
GP2 (shallow)	Probe bent	0.0	0.1	20.5
GP2 (deep)	Probe bent	0.0	0.0	20.5
GP3 (shallow)	Probe bent	0.0	2.1	18.9
GP3 (deep)	Probe bent	0.0	0.1	20.4
GP4 (shallow)	Probe bent	0.0	0.1	20.2
GP4 (deep)	Probe bent	0.0	0.1	20.2
GP5 (shallow)	Probe bent	0.0	0.1	20.1
GP5 (deep)	37.86	0.0	0.0	20.2
GP6	36.00	0.0	6.1	14.5
GP7	35.78	0.0	0.0	19.8
GP12	1.63	0.0	0.3	19.2
GP15	2.17	0.0	0.0	20.5
P7	2.13	0.0	0.0	20.4
P8	2.25	0.0	0.0	20.4
P9	2.13	0.0	0.0	20.4

Table G2.1Landfill Gas Monitoring Results at Perimeter LFG Monitoring Wells (April
2022)

Location	Water Level (mPD)	Methane (% (v/v))	Carbon Dioxide (% (v/v))	Oxygen (% (v/v)
LFG1	3.16	0.0	0.1	19.6
LFG2	3.05	0.0	0.7	16.6
LFG3	3.19	0.0	0.0	20.1
LFG4	2.82	0.0	0.3	8.0
LFG5	2.9	0.0	0.2	3.3
LFG6	3.13	1.8	2.1	0.2
LFG7	3.29	0.0	0.0	18.8
LFG8	3.34	8.9	0.0	3.2
LFG9	3.22	1.5	0.0	13.5
LFG10	3.05	2.9	0.1	0.2
LFG11	3.61	0.8	0.0	18.7
LFG12	3.24	0.0	0.0	19.8
LFG13	3.05	0.0	0.0	19.7
LFG14	2.71	2.4	0.0	13.0
LFG15	2.86	4.1	0.0	12.3
LFG16	3.26	0.0	0.0	19.7
LFG17	2.83	15.9	0.1	0.2
LFG18	4.41	0.0	0.0	20.8
LFG19	5.02	0.0	0.0	19.9
LFG20	4.89	0.0	0.0	19.9
LFG21	4.78	0.0	0.0	20.1
LFG22	4.39	0.0	0.0	19.7
LFG23	12.9	0.0	3.0	16.2
LFG24	6.13	0.0	1.0	18.2
GP1	Probe bent	0.0	0.1	20.3
GP2 (shallow)	Probe bent	0.0	0.1	20.2
GP2 (deep)	Probe bent	0.0	0.0	20.2
GP3 (shallow)	Probe bent	0.0	2.1	15.2
GP3 (deep)	Probe bent	0.0	0.1	20.1
GP4 (shallow)	Probe bent	0.0	0.1	20.1
GP4 (deep)	Probe bent	0.0	0.4	19.4
GP5 (shallow)	Probe bent	0.0	3.8	14.9
GP5 (deep)	44.82	0.0	0.1	20.0
GP6	43.03	0.0	5.4	14.6
GP7	37.11	0.0	0.6	18.3
GP12	2.59	0.0	0.1	20.0
GP15	4.15	0.0	0.0	20.2
P7	3.08	0.0	0.0	20.1
P8	3.16	0.0	0.0	20.0
Р9	3.14	0.0	0.0	20.4

Table G2.2Landfill Gas Monitoring Results at Perimeter LFG Monitoring Wells (May
2022)

Location	Water Level (mPD)	Methane (% (v/v))	Carbon Dioxide (% (v/v))	Oxygen (% (v/v)
LFG1	3.37	0.0	0.3	17.3
LFG2	3.25	0.0	0.0	20.1
LFG3	3.36	0.0	0.0	20.0
LFG4	3.21	0.0	0.7	5.8
LFG5	3.47	0.0	0.2	1.0
LFG6	3.43	0.0	0.5	13.1
LFG7	3.63	0.0	0.0	19.4
LFG8	3.6	3.3	0.5	8.6
LFG9	3.46	1.0	0.0	12.9
LFG10	3.37	2.6	0.1	1.6
LFG11	3.93	0.0	0.0	18.1
LFG12	3.61	0.0	0.0	19.7
LFG13	3.24	0.0	0.0	17.3
LFG14	2.93	0.3	0.0	19.1
LFG15	3.09	1.9	0.0	15.7
LFG16	3.47	0.0	0.0	19.6
LFG17	3.38	1.3	0.0	16.5
LFG18	4.67	0.0	0.0	19.8
LFG19	5.28	0.0	0.0	19.8
LFG20	5.02	0.0	0.1	19.3
LFG21	4.99	0.0	0.0	19.9
LFG22	4.62	0.0	0.0	19.8
LFG23	13.08	0.0	4.2	13.7
LFG24	6.71	0.0	0.8	18.6
GP1	Probe bent	0.0	0.1	18.8
GP2 (shallow)	Probe bent	0.0	0.0	20.0
GP2 (deep)	Probe bent	0.0	0.2	19.9
GP3 (shallow)	Probe bent	0.0	0.1	19.8
GP3 (deep)	Probe bent	0.0	1.0	19.1
GP4 (shallow)	Probe bent	0.0	0.1	19.8
GP4 (deep)	Probe bent	0.0	0.1	19.8
GP5 (shallow)	Probe bent	0.0	3.2	13.9
GP5 (deep)	45.76	0.0	0.1	19.8
GP6	44.68	0.0	0.1	19.8
GP7	37.23	0.0	0.4	18.2
GP12	2.81	0.0	0.3	19.6
GP15	3.35	0.0	0.1	20.0
P7	3.31	0.0	0.0	20.0
P8	3.43	0.0	0.1	20.1
P9	3.31	0.0	0.1	20.0

Table G2.3Landfill Gas Monitoring Results at Perimeter LFG Monitoring Wells (June2022)

Location	Methane (% (v/v))	Carbon Dioxide (%	Oxygen (% (v/v))		
	(v/v))				
UU01	0.0	0.0	20.5		
UU02	0.0	0.0	20.6		
UU03	0.0	0.0	20.3		
UU04	0.0	0.0	20.1		
UU05	0.0	0.0	20.1		
UU06	0.0	0.0	20.4		
UU07	0.0	0.0	21.1		
UU08	0.0	0.0	20.6		
UU09	Inaccessi	ble due to on-going const	ruction work		
UU10	0.0	0.0	20.0		
UU11	0.0	0.0	19.9		
UU12	Voided due to latest site programme and on-going operation work				
UU13	0.0	0.0	20.9		
UU14	0.0	0.0	21.3		
UU15	0.0	0.0	20.4		
UU16	0.0	0.0	19.2		
UU17	Voided due to late	st site programme and or	-going operation work		
UU18	0.0	0.0	19.3		
UU19	0.0	0.0	21.9		
UU20	0.1	0.0	20.4		
UU21	0.0	0.0	20.1		
UU22	0.1	0.1	20.3		
UU23	0.1	0.1	19.7		
UU24	0.0	0.0	19.3		
UU25	0.0	0.0	19.5		
UU26	0.0	0.0	19.3		
UU27	0.0	0.0	19.8		
UU28	0.0	0.0	20.0		

Table G2.4Landfill Gas Monitoring Results at Service Voids, Utilities Pits and Manholes
(April 2022)

Location	Methane (% (v/v))	Carbon Dioxide (%	Oxygen (% (v/v))	
		(v/v))		
UU01	0.0	0.0	21.0	
UU02	0.0	0.0	21.0	
UU03	0.1	0.0	20.4	
UU04	0.0	0.0	21.0	
UU05	Unm	easurable due to overflow	v of water	
UU06	0.0	0.0	21.1	
UU07	0.1	0.0	21.1	
UU08	Unm	easurable due to overflow	v of water	
UU09	Inaccessi	ble due to on-going const	ruction work	
UU10	0.0	0.0	21.1	
UU11	0.0	0.1	21.1	
UU12	Voided due to latest site programme and on-going operation work			
UU13	0.0	0.1	21.1	
UU14	0.0	0.1	21.1	
UU15	0.0	0.1	21.1	
UU16	0.0	0.0	21.1	
UU17	Voided due to late	st site programme and or	a-going operation work	
UU18	0.0	0.1	21.0	
UU19	0.1	0.0	21.2	
UU20	0.1	0.0	20.9	
UU21	0.0	0.0	20.9	
UU22	0.0	0.1	20.8	
UU23	0.0	0.1	20.7	
UU24	0.0	0.1	21.0	
UU25	0.0	0.1	21.1	
UU26	0.0	0.1	21.1	
UU27	0.0	0.1	20.5	
UU28	0.0	0.1	21.0	

Table G2.5Landfill Gas Monitoring Results at Service Voids, Utilities Pits and Manholes
(May 2022)

Location	Methane (% (v/v))	Carbon Dioxide (%	Oxygen (% (v/v))	
		(v/v))		
UU01	0.0	0.0	19.8	
UU02	0.0	0.0	19.6	
UU03	0.0	0.0	19.5	
UU04	0.0	0.0	19.6	
UU05	Unm	easurable due to overflow	v of water	
UU06	0.0	0.0	19.8	
UU07	0.0	0.0	19.9	
UU08	0.0	0.0	19.8	
UU09	Inaccessi	ble due to on-going const	ruction work	
UU10	0.0	0.0	20.5	
UU11	0.0	0.0	19.9	
UU12	Voided due to latest site programme and on-going operation work			
UU13	0.0	0.0	20.1	
UU14	0.0	0.0	20.2	
UU15	0.0	0.0	20.4	
UU16	0.0	0.0	20.4	
UU17	Voided due to late	st site programme and or	-going operation work	
UU18	0.0	0.0	20.4	
UU19	0.0	0.0	20.1	
UU20	0.0	0.0	20.1	
UU21	0.0	0.0	19.8	
UU22	0.0	0.0	19.8	
UU23	0.0	0.0	19.8	
UU24	0.0	0.0	20.0	
UU25	0.0	0.0	20.0	
UU26	0.0	0.0	20.3	
UU27	0.0	0.0	20.0	
UU28	0.0	0.0	20.0	

Table G2.6Landfill Gas Monitoring Results at Service Voids, Utilities Pits and Manholes
(June 2022)

Table G2.7Landfill Gas Bulk Gas Sampling Monitoring Results

Parameters	LFG12	LFG24	
Methane ($\%$ (v/v))	0.415	<0.020	
Carbon Dioxide ($\%$ (v/v))	0.038	1.03	
Oxygen (% (v/v))	19.9	19.6	
Nitrogen (% (v/v))	78.7	79.0	
Carbon Monoxide (% (v/v))	< 0.020	<0.020	
Hydrogen (% (v/v))	< 0.020	<0.020	
Ethane (ppmv)	<1.0	<1.0	
Propane (ppmv)	<1.0	<1.0	
Butane (ppmv)	<1.0	<1.0	

Time	GPS	Longitude	Weather	Temperature	Wind	Wind	Monitoring
	Coordinates	(E)	Condition	(°C)	Direction	Speed	Results
	Latitude (N)				(Deg)	(m/s)	(ppm)
10:55	22º16'33"	114º16'17"	Fine	26.4	040	4.5	3
11:12	22°16′16″	114°27'78"	Fine	27.5	300	2.7	6
11:28	22°16′15″	114º16'33"	Fine	25.8	317	3.1	12
11:36	22°16′14″	114°16'28"	Fine	26.9	275	2.5	8
11:50	22°16′23″	114°16'26"	Fine	29.3	309	1.1	8
11:58	22°16'30"	114°16′26″	Fine	28.5	316	1.1	21
12:13	22º16'37"	114°16'27"	Fine	29.7	313	1.5	15
12:30	22º16'37"	114°16'31"	Fine	27.2	305	0.6	12

Table G2.8Flammable Gas Surface Emission Monitoring Results

Event and Action Plan for Landfill Gas Monitoring

Event	Action					
	ET	IEC	Contractor			
Limit Level being exceeded for field monitoring at the perimeter monitoring wells	 Investigate the cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Check monitoring data, all plant, equipment and the Contractor's working methods Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Increase the monitoring frequency to daily if exceedance is due to the Project for monitoring wells in the areas where there is development within 250m of the SENTX Site Boundary and to weekly for other monitoring wells, until no exceedance of limit level 	 Verify the Notification of Exceedance Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Repeat field measurement to confirm findings Check the performance of landfill gas management system Rectify unacceptable practice Discuss with the ET and IEC and submi proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate 			
Limit Level being exceeded for the bulk gas sampling at the perimeter monitoring wells	 Check and compare the results of field monitoring and laboratory analyse of bulk samples If the results of field monitoring also show exceedance, the action(s) for limit level being exceeded for field monitoring would have been triggered If the results of field monitoring does not show exceedance, the sampling procedures should be checked and if deems necessary, to repeat the monitoring and recalibrate the portable monitoring instruments Notify the above findings to Contractor and IEC 		• Nil			

Annex G3 Event and Action Plan for Landfill Gas Monitoring

Event	Action					
	ET	IEC	Contractor			
Limit Level being exceeded at the permanent gas monitoring system	 Investigate the cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Check the methane gas level at the perimeter monitoring wells, manholes or utilities duct Check monitoring data, all plant, equipment and the Contractor's working methods Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented 	 Verify the Notification of Exceedance Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Evacuate all staff in the concerned building Open the doors and window of all rooms on the ground floor Do not allow staff to go back to the room if methane level is higher than 1% gas Check the performance of the landfill gas management system Rectify unacceptable practice Consider changes of working methods Discuss with the ET and IEC and submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate 			
Limit Level being exceeded during surface emission monitoring	 Repeat the measurement to confirm findings Investigate the cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Check monitoring data, all plant, equipment and the Contractor's working methods Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Increase the monitoring frequency to monthly if exceedance is due to the Project until no exceedance of limit level 	 Verify the Notification of Exceedance Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Check landfill gas management system Rectify unacceptable practice Consider changes of working methods Discuss with the ET and IEC and submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate 			

Event	Action				
	ET	IEC	Contractor		
Limit Level being exceeded at the service voids, utilities pits, manholes and location of vegetation stress	 Repeat the measurement to confirm findings Investigate the cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Check monitoring data, all plant, equipment and the Contractor's working methods Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Increase the monitoring frequency to weekly if exceedance is due to the Project until no exceedance of limit level 	 Verify the Notification of Exceedance Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures the effectiveness of the implemented remedial measures 	 Check landfill gas management system Rectify unacceptable practice Discuss with the ET and IEC and submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate 		

Project	South East New Territories (SENT) Landfill Extension
Date	17 May 2022
Time	14:51
Monitoring Location	LFG6
Parameter	Methane
Limit Levels	1.0 %
Measured Level	1.8%
Possible reason	During the landfill gas monitoring event, methane was not detected at the landfill gas monitoring wells adjacent to LFG6 (LFG5 and LFG7: 0%). In addition, no exceedance of Limit Levels for landfill gas monitoring at service voids, utilities pits and manholes (conducted on 17 May 2022) and flammable gas surface emission monitoring (conducted on 18 May 2022) was recorded in the reporting period. Hence, there is a low possibility that the elevation of methane level at LFG6 is due to landfill gas migration from SENTX operation or at least it is not conclusive to base on these results to demonstrate that the exceedance was due to landfill gas migration.
	Repeat measurement was conducted on 1 and 2 June 2022 to confirm findings. Methane was not detected at LFG6 and its adjacent monitoring wells (LFG5 and LFG7) during the sampling events, which demonstrate no consecutive landfill gas hazard at the monitoring locations.
	According to the findings of the desktop review commissioned by GVL and EPD (the Employer) in May 2021 to investigate the potential sources of the elevated methane levels at the perimeter landfill gas monitoring wells at SENTX, pockets of organic matters are identified in the fill materials of the SENTX site upon review of the historical site investigation borehole logs at the Project Site area. It is possible that the elevated level of methane detected at LFG6 on 17 May 2022 could be due to localised organic matters within or around the monitoring wells and background fluctuation with relevance to the installation of liner system at nearly Cell 4X which avoid the escape of methane gas into the atmosphere.
	Due to the presence of influencing factor from non-project source and the subsequent monitoring results at LFG6 did not show any exceedances, there is no adequate evidence showing that the methane exceedance measured at LFG6 on 17 May 2022 was deemed to Project-related activities.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation

	exceedance ET will cont	cording to the updated EM&A Manual to avoid any of the Action and Limit Levels. inue to closely monitor the landfill gas monitoring collect additional data for investigation and further ecessary.
Remarks	-	
Prepared by: A	bbey Lau	
Designation: E	nvironmental Team	
Date: 21	June 2022	_

Annex H

Cumulative Statistics on Exceedances, Environmental Complaints, Notification of Summons and Status of Prosecutions

		Total No. recorded in this reporting period	Total No. recorded since project commencement
Air Quality (Dust)	Action	0	0
	Limit	0	1
Air Quality (Odour)	Action	0	0
\sim	Limit	0	0
Air Quality (Emissions of Thermal Oxidiser)	Limit	0	0
Air Quality (Emissions of Landfill Gas Flare)	Limit	0	1
Air Quality (Emissions of Landfill Gas Generator)	Limit	0	0
Noise	Action	0	0
	Limit	0	0
Water Quality (Surface Water)	Limit	2	59
Water Quality (Leachate)	Limit	0	0
Water Quality (Groundwater)	Limit	3	7
Landfill Gas (Perimeter Landfill Gas Monitoring Wells)	Limit	1	1
Landfill Gas (Service Void, Utilities and Manholes)	Limit	0	0
Landfill Gas (Permanent Gas Monitoring System)	Limit	0	0

Table H1Cumulative Statistics on Exceedances

Table H2Cumulative Statistics on Complaints, Notifications of Summons and Successful
Prosecutions

Reporting Period	Cumulative Statistics			
	Complaints	Notifications of Summons	Prosecutions	
This Reporting Period (1 April - 30 June 2022)	0	0	0	
Total no. received since project commencement	1	0	0	