



Water Supplies Department
New Works Branch
Consultants Management Division
6/F Sha Tin Government Offices
1 Sheung Wo Che Road
Sha Tin
New Territories

Your reference:

Our reference: HKWSD202/50/106892

Date: 13 November 2020

Attention: Mr W K Lau

BY EMAIL & POST
(email: simon_wk_lau@wsd.gov.hk)

Dear Sirs

Agreement No. CE 5/2019 (EP)
Independent Environmental Checker for First Stage of
Tseung Kwan O Desalination Plant– Investigation
Verification of Monthly EM&A Report No.8 (October 2020)

We refer to emails of 9, 11 and 12 November 2020 attaching Monthly EM&A Report No.8 for the captioned project prepared by the ET.

We have no further comments and hereby verify the Monthly EM&A Report No.8 in accordance with Clause 3.5 of the Environmental Permit no. EP-503/2015/A and Further Environmental Permit no. FEP-01/503/2015/A.

Should you have any queries regarding the above, please do not hesitate to contact the undersigned or our Miss Reasonlie Cheung on 2618 2831.

Yours faithfully
ANewR CONSULTING LIMITED

Adi Lee
Independent Environmental Checker

LYMA/CYYR/lsm



水務署

Water Supplies Department

Contract No. 13/WSD/17

**Design, Build and Operate First Stage of Tseung Kwan O
Desalination Plant**

**Monthly EM&A Report No.8
(Period from 1 October to 31 October 2020)**

Document No.

| | | | | | | |
|-----------|---|--------------|---|----------------|---|----------------|
| ASCL | / | 200168078 | / | MEMAR8 | / | A |
| Publisher | | Project Code | | Sequential No. | | Revision Index |

| | | | |
|-----------|---------------------------|---------------------------|---------------------------|
| | Prepared by: | Reviewed by: | Certified by: |
| Name | Charlene LAI | Nelson TSUI | Jacky LEUNG |
| Position | Environmental Team Member | Environmental Team Member | Environmental Team Leader |
| Signature | | | |
| Date: | 13/11/2020 | 13/11/2020 | 13/11/2020 |

REVISION HISTORY

| REV. | DESCRIPTION OF MODIFICATION | DATE |
|-------------|------------------------------------|------------------|
| A | First Issue for Comments | 14 November 2020 |

CONTENTS

| | |
|--|----|
| Executive Summary..... | 1 |
| 1. Basic Project Information..... | 1 |
| 2. Noise..... | 5 |
| 3. Water Quality..... | 10 |
| 4. Waste..... | 18 |
| 5. Landfill Gas Monitoring..... | 18 |
| 6. SUMMARY OF MONITORING EXCEEDANCE, COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS..... | 20 |
| 7. EM&A Site Inspection..... | 22 |
| 8. Future Key Issues..... | 24 |
| 9. Conclusions and Recommendations..... | 25 |
| | |
| Appendix A Master Programme | |
| Appendix B Overview of Desalination Plant in Tseung Kwan O | |
| Appendix C Summary of Implementation Status of Environmental Mitigation | |
| Appendix D Impact Monitoring Schedule of the Reporting Month (Blank) | |
| Appendix E Event/Action Plan for Noise Exceedance | |
| Appendix F Noise Monitoring Equipment Calibration Certificate (Blank) | |
| Appendix G Event/Action Plan for Water Quality Exceedance | |
| Appendix H Waste Flow Table | |
| Appendix I Site Inspection Proforma | |
| Appendix J Complaint Log | |
| Appendix K Impact Monitoring Schedule of Next Reporting Month (Blank) | |

EXECUTIVE SUMMARY

INTRODUCTION

- A1. The Project, Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant (TKODP), is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO) and is currently governed by a Further Environmental Permit (EP No. FEP – 01/503/2015/A) for the construction and operation of the Project.
- A2. In accordance with the Updated Environmental Monitoring and Audit (EM&A) Manual for the Project, EM&A works for marine water quality, noise, waste management and ecology should be carried out by Environmental Team (ET), Acuity Sustainability Consulting Limited (ASCL), during the construction phase of the Project.
- A3. This is the 8th Monthly EM&A Report, prepared by ASCL, for the Project summarizing the monitoring results and audit findings of the EM&A programme at and around Tseung Kwan O Area 137 (TKO 137) during the reporting period from 1 October 2020 to 31 October 2020.
- A4. The EM&A programme for this contract has covered environmental monitoring on construction noise level at selected NSRs and Contractor's environmental performance auditing in the aspects of construction dust, construction noise, water quality, waste management, Landscape and Visual and Ecology.

SUMMARY OF MAIN WORKS UNDERTAKEN & KEY MITIGATION MEASURES IMPLEMENTED

- A5. Key activities carried out in this reporting period for the Project included the following:
- Land Survey;
 - Access Road Construction;
 - Construction of 132kV substation;
 - Construction of ActifDAFF footing and perimeter wall;
 - Construction of RO footing and excavation;
 - Construction for Product Water Storage Tank footing;
 - Excavation and Installation of temporary soil nail at Product Water Storage Tank;
 - Excavation and ELS installation for combine shaft.
- A6. The major environmental impacts brought by the above construction works include:
- Construction dust and noise generation from the ground investigation works, access road construction, pre-boring and installation of sheetpiles and excavation works
 - Waste generation from the construction activities

A7. The key environmental mitigation measures implemented for the Project in this reporting period associated with the above construction works include:

- Dust suppression by regular wetting and water spraying for construction works
- Reduction of noise from equipment and machinery on-site
- Sorting and storage of general refuse and construction waste

SUMMARY OF EXCEEDANCE & INVESTIGATION & FOLLOW-UP

A8. No noise monitoring was conducted during the reporting period since there are no project-related construction activities undertaken within a radius of 300m from the monitoring locations. No project-related exceedance of the Action Level was recorded during the reporting period.

A9. No water quality monitoring was conducted in the reporting month since the commencement of marine construction and dredging activities for the Project are scheduled in January 2020 the earliest. No project-related exceedance of the Action Level was recorded during the reporting period.

A10. Weekly site inspections of the construction work by ET were carried out on 6, 14, 20 & 30 October 2020 to audit the mitigation measures implementation status. Bi-weekly joint site inspection was carried out on 14 & 30 October 2020 by ET and IEC. Observations were recorded in the site inspection checklists and provided to the contractors together with the appropriate follow-up actions where necessary.

COMPLAINT HANDLING AND PROSECUTION

A11. No project-related environmental complaint was received during the reporting period.

A12. Neither notifications of summons nor prosecution was received for the Project.

REPORTING CHANGE

A13. There was no change to be reported that may affect the on-going EM&A programme.

SUMMARY OF UPCOMING KEY ISSUES AND KEY MITIGATION MEASURES

A14. Key activities anticipated in the next reporting period for the Project will include the following:

- Land Survey;
- Access Road Construction;
- ELS installation and bulk excavation at combine shaft;
- Construction of 132kV substation;
- Construction of ActifDAFF footing and perimeter wall;
- Construction of RO/electrical building footing and ground floor slab;

- Construction for Product Water Storage Tank footing;
- Excavation and Installation of temporary soil nail at Product Water Storage Tank.

A15. The major environmental impacts brought by the above construction works will include:

- Construction dust and noise generation from GI works, access road construction, excavation works and installation of temporary soil nails;
- Waste generation from construction activities

A16. The key environmental mitigation measures for the Project in the coming reporting period associated with the above construction works will include:

- Dust suppression by regular wetting and water spraying for construction works
- Reduction of noise from equipment and machinery on-site
- Sorting and storage of general refuse and construction waste

1. BASIC PROJECT INFORMATION

1.1. BACKGROUND

The Jardine Engineering Corporation, Limited, China State Construction Engineering (Hong Kong) Limited and Acciona Agua, S.A. Trading As AJC Joint Venture (AJCJV) is contracted to carry out the Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant (DPTKO) under Contract No. 13/WSD/17 (the Project).

Acuity Sustainability Consulting Limited (ASCL) is commissioned by AJCJV to undertake the Environmental Team (ET) services as required and/or implied, both explicitly and implicitly, in the Environmental Permit (EP), Environmental Impact Assessment Report (EIA Report) (Register No. AEIAR-192/2015) and Environmental Monitoring and Audit Manual (EM&A Manual) for the Project; and to carry out the Environmental Monitoring and Audit (EM&A) programme in fulfillment of the EIA Report's EM&A requirements and Contract No. 13/WSD/17 Specification requirements.

Pursuant to the Environmental Impact Assessment Ordinance (EIAO), the Director of Environmental Protection granted the Environmental Permit (No. EP-01/503/2015) and Variation of Environmental Permit (No. EP-01/503/2015/A) to Water Supplies Department (WSD); and granted the Further Environmental Permit (No. FEP-01/503/2015/A) to AJCJV for the Project.

1.2. THE REPORTING SCOPE

This is the 8th Monthly EM&A Report for the Project which summarizes the key findings of the EM&A programme during the reporting period from 1 October to 31 October 2020.

1.3. PROJECT ORGANIZATION

The Project Organization structure for Construction Phase is presented in **Figure 1.1**.




Figure 1.1 Project Organization Chart

Contact details of the key personnel are presented in Table 1.1 below:

Table 1.1 Contact Details of Key Personnel

| Party | Position | Name | Telephone no. |
|---|---|---------------|----------------------|
| Project Proponent | SE/CM2 | Benny Lam | 2634-3573 |
| Supervising Officer (Black & Veatch) | Project Manager | Christina Ko | 2608-7302 |
| | Chief Resident Engineer | Roger Wu | 6343-1002 |
| The Jardine Engineering Corporation, Limited, China State Construction Engineering (Hong Kong) Limited and Acciona Agua, S.A. Trading | Project Manager | Stephen Yeung | 2807-4665 |
| | Environmental Monitoring Manager | Brian Kam | 9456-9541 |
| Acuity Sustainability Consulting Limited | Environmental Team Leader | Jacky Leung | 2698-6833 |
| ANewR Consulting Limited | Independent Environmental Checker (IEC) | Adi Lee | 2618-2831 |

1.4. SUMMARY OF CONSTRUCTION WORKS

Details of the major construction activities undertaken in this reporting period are shown in below. The construction programme is presented in **Appendix A**.

Key activities carried out in this reporting period for the Project included the following:

- Land Survey;
- Access Road Construction;
- Construction of 132kV substation;
- Construction of ActifDAFF footing and perimeter wall;
- Construction of RO footing and excavation;
- Construction for Product Water Storage Tank footing;
- Excavation and Installation of temporary soil nail at Product Water Storage Tank;
- Excavation and ELS installation for combine shaft.

1.5. SUMMARY OF ENVIRONMENTAL STATUS

A summary of the valid permits, licences, and /or notifications on environmental protection for this Project is presented in **Table 1.2**.

Table 1.2 Summary of the Status of Valid Environmental Licence, Notification, Permit and Documentations

| Permit/ Licenses/ Notification | Reference | Validity Period | Remarks |
|---|---------------------|-------------------------|---------|
| Environmental Permit | FEP - 01/503/2015/A | Throughout the Contract | |
| Notification of Construction Works under the Air Pollution Control (Construction Dust) Regulation (Form NA) | Ref. No.: 451539 | 30/12/2019 - 30/03/2023 | |
| Wastewater Discharge Licence | WT00035775-2020 | 24/07/2020 - 31/07/2025 | |
| Chemical Waste Producer Registration | 5213-839-A2987-01 | Throughout the Contract | |
| Construction Noise Permit (24 hours) | GW-RE0474-20 | 04/06/2020 - 03/12/2020 | |
| Construction Noise Permit (24 hours) | GW-RE0784-20 | 01/10/2020 - 31/03/2021 | |
| Billing Account for Disposal of Construction Waste | 7036276 | Throughout the Contract | |

The status for all environmental aspects is presented in **Table 1.3**.

Table 1.3 Summary of Status for Key Environmental Aspects under the Updated EM&A Manual

| Parameters | Status |
|---|--|
| Water Quality | |
| Baseline Monitoring under EM&A Manual | The baseline water quality monitoring was conducted between 12 May 2020 to 6 Jun 2020 |
| Impact Monitoring | The impact water quality monitoring has been scheduled after the commencement of marine construction works |
| Noise | |
| Baseline Monitoring | The baseline noise monitoring result has been reported in Baseline Monitoring Report and submitted to EPD under EP Condition 3.4 |
| Impact Monitoring | On-going |
| Waste Management | |
| Mitigation Measures in Waste Monitoring Plan | On-going |
| Environmental Audit | |
| Site Inspection covering Measures of Air Quality, Noise Impact, Water Quality, Waste, Ecological Quality, Fisheries, Landscape and Visual | On-going |

The impact monitoring schedule for the reporting month to be shown at **Appendix D** is intentionally left blank since no impact monitoring was conducted in the reporting month.

Other than the EM&A work by ET, environmental briefings, trainings and regular environmental management meetings were conducted, in order to enhance environmental awareness and closely monitor the environmental performance of the contractors.

The EM&A programme has been implemented in accordance with the recommendations presented in the approved EIA Report and the EM&A Manual. A summary of implementation status of the environmental mitigation measures for the construction phase of the Project during the reporting period is provided in **Appendix C**.

2. NOISE

2.1. MONITORING REQUIREMENTS

To ensure no adverse noise impact, noise monitoring is recommended to be carried out within 300m radius from the nearby noise sensitive receivers (NSRs), during construction phase. The NSRs selected as monitoring station are (i) NSR4 – Creative Secondary School, (ii) NSR24 – PLK Laws Foundation College, and (iii) NSR31 – School of Continuing and Professional Studies – CUHK respectively.

In accordance with the EM&A Manual, baseline noise level at the noise monitoring stations were established as presented in the Baseline Monitoring Report. Impact noise monitoring will be conducted once per week in the form of 30-minutes measurements L_{eq} , L10 and L90 levels recorded at each monitoring station between 0700 and 1900 hours on normal weekdays.

Referring to EM&A manual Section 4.1.2, the impact noise monitoring should be carried out at all the designated monitoring stations when there are project-related construction activities undertaken within a radius of 300m from the monitoring stations.

No impact monitoring for noise impact was conducted in the reporting month due to the overly distant monitoring station from the works location, where they were farther than 1 km from the closet monitoring station NSR4 to the works location.

Impact noise monitoring will be conducted weekly in the reporting period between 0700-1900 hours on normal weekdays. No construction works were carried out during 1900-0700 hours in all days or any time on Sundays or general holidays during the reporting period.

Construction noise level measured in terms of the A-weighted equivalent continuous sound pressure level (L_{Aeq}). $L_{eq\ 30min}$ was used as the monitoring parameter for the time period between 0700 and 1900 hours on normal weekdays. **Table 2.1** summarizes the monitoring parameters, frequency and duration of the impact noise monitoring.

Table 2.1 Noise Monitoring Parameters, Time, Frequency and Duration

| Time | Duration | Interval | Parameters |
|-----------------------|--|---|--|
| Daytime: 0700-1900 | Day time: 0700-1900 (during normal weekdays) | Continuously in $L_{eq\ 5min}/L_{eq\ 30min}$ (average of 6 consecutive $L_{eq\ 5min}$) | $L_{eq\ 30min}$ $L_{10\ 30min}$ & $L_{90\ 30min}$ |

2.2. MONITORING LOCATIONS

The monitoring locations should normally be made at a point 1m from the exterior of the NSRs building façade and be at a position 1.2m above the ground. A correction of +3dB(A) should be made to the free-field measurements.

According to the environmental findings detailed in the EIA report and Baseline Monitoring Report, the designated locations for the construction noise monitoring are listed in **Table 2.2** below.

Table 2.2 Noise Sensitive Receivers

| NSR ID | Noise Sensitive Receivers | Monitoring Location | Position |
|--------|--|---------------------------------|-----------------|
| NSR 4 | Creative Secondary School | Roof Floor | 1 m from facade |
| NSR 24 | PLK Laws Foundation College | Pedestrian Road on Ground Floor | Free-field |
| NSR 31 | School of Continuing and Professional Studies - CUHK | Roof Floor | 1 m from facade |

The monitoring locations should normally be made at a point 1m from the exterior of the NSRs building façade and be at a position 1.2m above the ground. A correction of +3dB(A) should be made to the free-field measurements. Three noise monitoring locations for impact monitoring at the nearby sensitive receivers are shown in **Figure 2.1-2.3**.




Figure 2.1 NSR4 Creative Secondary School




Figure 2.2 NSR24 PLK Laws Foundation College




Figure 2.3 NSR31 School of Continuing and Professional Studies - CUHK

2.3. IMPACT MONITORING METHODOLOGY

Integrated sound level meter shall be used for the noise monitoring. The meter shall be in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels before and after the noise measurements agree to within 1.0 dB(A). Calibration certificates of the instruments used to be shown at **Appendix F** are intentionally left blank since no impact monitoring equipment was used in the reporting month.

Noise measurements shall not be made in the presence of fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

Table 2.3 Impact Noise Monitoring Equipment

| Equipment | Brand and Model | Detection Limit |
|------------------------------|-------------------------|-----------------|
| Sound Level Meter | Nti XL2 | 30-130 dB(A) |
| Sound Level Meter Calibrator | Rion NC-74 | Nil |
| Pocket Wind Meter Anemometer | Kestrel 1000 Wind Meter | Nil |

2.4. ACTION AND LIMIT LEVELS

The Action/Limit Levels in line with the criteria of Practice Note for Professional Persons (ProPECC PN 2/93) “Noise from Construction Activities – Non-statutory Controls” and Technical Memorandum on Environmental Impact Assessment Process issued by HKSAR Environmental Protection Department [“EPD”] under the Environmental Impact Assessment Ordinance, Cap 499, S.16 are presented in **Table 2.4**.

Table 2.4 Action and Limit Levels for Noise per Updated EM&A Manual

| Time Period | Action | Limit (dB(A)) |
|------------------------------|---|---|
| 0700-1900 on normal weekdays | When one documented complaint is received from any one of the noise sensitive receivers | <ul style="list-style-type: none"> • 70 dB(A) for school and • 65 dB(A) during examination period |

Notes: Limits specified in the GW-TM and IND-TM for construction and operation noise, respectively.

If exceedances were found during noise monitoring, the actions in accordance with the Event and Action Plan shall be carried out according to **Appendix E**.

2.5. MONITORING RESULTS AND OBSERVATIONS

Referring to EM&A manual Section 4.1.2, the impact noise monitoring should be carried out when there are project-related construction activities undertaken within a radius of 300m from the monitoring stations. No monitoring station was located within a radius of 300m of the Project site as shown in **Figure 2.4**, no impact monitoring for noise impact was conducted in the reporting period.




Figure 2.4 Site Layout Plan with Noise Sensitive Receivers and Desalination Plant

3. WATER QUALITY

In accordance with the recommendations of the EIA, water quality EM&A is required during dredging for the submarine pipelines and, during operation phase. In addition, baseline water quality monitoring will be required prior to the commencement of marine construction activities. The following Section provides details of the water quality monitoring to be undertaken by the Environmental Team (ET) to verify the distance of sediment and brine plume dispersion and to identify whether the potential exists for any indirect impacts to occur to ecological sensitive receivers. The water quality monitoring programme will be carried out to allow any deteriorating water quality to be readily detected and timely action taken to rectify the situation. The status and locations of water quality sensitive receivers and the marine works location may change after issuing this Document. If required, the ET in consultation with IEC will propose updated monitoring locations and seek approval from EPD.

Water quality monitoring for the Project can be divided into the following stages:

- Dredging activities during construction phase;
- Discharge of effluent from main disinfection during construction phase;
- Operation phase – first year upon commissioning; and,
- Continuous monitoring of effluent quality.

In addition, the marine works contractor is required to complete a silt curtain efficiency test for the combined use of floating silt curtain type and cage type silt curtain for dredging at seawater intake to confirm the silt curtain reduction efficiency assumptions of the assessment. The details of testing plan together with the silt curtain deployment plan updated testing plan shall be submitted by the ET to seek approval from the IEC and EPD.

3.1. IMPACT MONITORING METHODOLOGY

3.1.1. WATER QUALITY PARAMETERS

The parameters that have been selected for measurement in situ and in the laboratory are those that were either determined in the EIA to be those with the most potential to be affected by the construction works or are a standard check on water quality conditions. Parameters to be measured in the baseline monitoring are listed in **Table 3.1**.

Table 3.1 Parameters measured in the baseline marine water quality monitoring

| Parameters | Unit | Abbreviation |
|--|------|-----------------------|
| In-situ measurements | | |
| Dissolved oxygen | mg/L | DO |
| Temperature | °C | - |
| pH | - | - |
| Turbidity | NTU | - |
| Salinity | ‰ | - |
| Total Residual Chlorine ^{NOTE1} | mg/L | TRC |
| Laboratory measurements | | |
| Suspended Solids | mg/L | SS |
| Iron-Soluble ^{NOTE2} | mg/L | Fe |
| Anti-scalant as Reactive Phosphorus ^{NOTE2} | mg/L | PO ₄ as P- |

NOTE 1: Monitoring of TRC will be conducted when cleaning and sterilization of the new freshwater main is carried out.

NOTE 2: The testing methods shall be submitted to EPD for approval prior to the commencement of monitoring programme

In addition to the water quality parameters, other relevant data will also be measured and recorded in Water Quality Monitoring Logs, including the location of the sampling stations, water depth, time, weather conditions, sea conditions, tidal stage, current direction and velocity, special phenomena and work activities undertaken around the monitoring and works area that may influence the monitoring results.

3.1.2. MONITORING EQUIPMENT

For water quality monitoring, the following equipment will be used:

Dissolved Oxygen and Temperature Measuring Equipment - The instrument will be a portable, weatherproof dissolved oxygen measuring instrument complete with cable, sensor, comprehensive operation manuals, and will be operable from a DC power source. It will be capable of measuring: dissolved oxygen levels in the range of 0 - 20 mg/L and 0 - 200% saturation; and a temperature of 0 - 45 degrees Celsius. It shall have a membrane electrode with automatic temperature compensation complete with a cable of not less than 35 m in length. Sufficient stocks of spare electrodes and

cables shall be available for replacement where necessary (e.g. YSI model 59 DO meter, YSI 5739 probe, YSI 5795A submersible stirrer with reel and cable or an approved similar instrument).

Turbidity Measurement Equipment - The instrument will be a portable, weatherproof turbidity-measuring unit complete with cable, sensor and comprehensive operation manuals. The equipment will be operated from a DC power source, it will have a photoelectric sensor capable of measuring turbidity between 0 - 1000 NTU and will be complete with a cable with at least 35 m in length (for example Hach 2100P or an approved similar instrument).

Salinity Measurement Instrument - A portable salinometer capable of measuring salinity in the range of 0 - 40 ppt will be provided for measuring salinity of the water at each monitoring location.

Water Depth Gauge - A portable, battery-operated echo sounder (for example Seafarer 700 or a similar approved instrument) will be used for the determination of water depth at each designated monitoring station. This unit will preferably be affixed to the bottom of the work boat if the same vessel is to be used throughout the monitoring programme. The echo sounder should be suitably calibrated. The ET shall seek approval for their proposed equipment with the client prior to deployment.

Current Velocity and Direction - No specific equipment is recommended for measuring the current velocity and direction. The environmental contractor shall seek approval of their proposed equipment with the client prior to deployment.

Positioning Device - A Global Positioning System (GPS) shall be used during monitoring to allow accurate recording of the position of the monitoring vessel before taking measurements. The Differential GPS, or equivalent instrument, should be suitably calibrated at appropriate checkpoint (e.g. Quarry Bay Survey Nail) to verify that the monitoring station is at the correct position before the water quality monitoring commence.

Water Sampling Equipment - A water sampler, consisting of a PVC or glass cylinder of not less than two litres, which can be effectively sealed with cups at both ends, will be used (e.g. Kahlsico Water Sampler 13SWB203 or an approved similar instrument). The water sampler will have a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth.

Total Residual Chlorine for Discharge of Sterilization Water - Total residual chlorine (TRC) shall be measured in-situ using a handheld colorimeter with its testing toolkits.

3.1.3. SAMPLING / TESTING PROTOCOLS

All in situ monitoring instruments will be checked, calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme before use, and subsequently re-calibrated at monthly intervals throughout the stages of the water quality monitoring. Responses of sensors and electrodes will be checked with certified standard solutions before each use.

On-site calibration of field equipment shall follow the “Guide to On-Site Test Methods for the Analysis of Waters”, BS 1427: 2009. Sufficient stocks of spare parts shall be maintained for replacements when necessary. Backup monitoring equipment shall also be made available so that monitoring can proceed uninterrupted even when equipment is under maintenance, calibration etc.

3.1.4. LABORATORY MEASUREMENT AND ANALYSIS

All laboratory work shall be carried out in a HOKLAS accredited laboratory. Sufficient volume of each water sample shall be collected at the monitoring stations for carrying out the laboratory analyses. Using chain of custody forms, collected water samples will be transferred to an HOKLAS accredited laboratory for immediate processing. The determination work shall start within the next working day after collection of the water samples. The laboratory measurements shall be provided to the client within 5 working days of the sampling event. Analytical methodology and sample preservation of other parameters will be based on the latest edition of Standard Methods for the Examination of Waste and Wastewater published by APHA, AWWA and WPCF and methods by USEPA, or suitable method in accordance with requirements of HOKLAS or another internationally accredited scheme. The submitted information should include pre-treatment procedures, instrument use, Quality Assurance/Quality Control (QA/QC) details (such as blank, spike recovery, number of duplicate samples per-batch etc), detection limits and accuracy. The QA/QC details shall be in accordance with requirements of HOKLAS or another internationally accredited scheme.

Parameters for laboratory measurements, their standard methods and their detection limits are presented in **Table 3.2**.

Table 3.2 Laboratory measurements, standard methods and corresponding detection limits of marine water quality monitoring

| Parameters | Standard Methods | Detection Limit | Reporting Limit | Precision |
|--------------------------------|---|----------------------|----------------------|-----------------------|
| Dissolved oxygen (mg/L) | Instrumental, CTD | 0.1 | - | ±25% |
| Temperature (°C) | Instrumental, CTD | 0.1 | - | ±25% |
| pH | Instrumental, CTD | 0.1 | - | ±25% |
| Turbidity (NTU) | Instrumental, CTD | 0.1 | - | ±25% |
| Salinity (‰) | Instrumental, CTD | 0.1 | - | ±25% |
| Suspended Solids (mg/L) | APHA 17 th Ed 2540D | 1.0 | 2.0 | ±17% |
| Total Residual Chlorine (mg/L) | APHA 21 st Ed 4500 – Cl G ^{NOTE1} | 0.1 ^{NOTE1} | 0.2 ^{NOTE1} | ±10% ^{NOTE1} |
| Iron-soluble | USEPA 6010C ^{NOTE 1} | 0.2 ^{NOTE1} | 0.2 ^{NOTE1} | ±25% ^{NOTE1} |

| Parameters | Standard Methods | Detection Limit | Reporting Limit | Precision |
|-------------------------------------|--------------------------|-----------------------|-----------------------|-----------------------|
| Anti-scalant as Reactive phosphorus | APHA 4500P: B&F NOTE1 | 0.01 ^{NOTE1} | 0.01 ^{NOTE1} | ±25% ^{NOTE1} |

NOTE1: The testing methods, Quality Assurance/Quality Control (QA/QC) details, detection limits and accuracy shall be submitted to EPD for approval prior to the commencement of monitoring programme.

If exceedances were found during water monitoring, the actions in accordance with the Event and Action Plan shall be carried out according to **Appendix G**.

3.1.5. MONITORING LOCATION


The water quality monitoring locations for baseline in accordance to the EM&A Manual and Contract Specification are shown in Figure 3.1 and Figure 4.1 respectively, and detailed in Table 3.3 below. A schedule for water quality monitoring shall be prepared by the ET and approved by IEC and EPD prior to the commencement of the monitoring.

Table 3.3 Location of Baseline Water Quality Monitoring Station

| Station | Easting | Northing | Description |
|---------|---------|----------|---|
| CE | 843550 | 815243 | Upstream control station at ebb tide |
| CF | 846843 | 810193 | Upstream control station at flood tide |
| WSR1 | 846864 | 812014 | Ecological sensitive receiver at Tung Lung Chau |
| WSR2 | 847645 | 812993 | Fisheries sensitive receiver at Tung Lung Chau |
| WSR3 | 848023 | 813262 | Ecological sensitive receiver at Tung Lung Chau |
| WSR4 | 847886 | 814154 | Ecological sensitive receiver at Tai Miu Wan |
| WSR16 | 845039 | 815287 | Ecological sensitive receiver at Fat Tong Chau |
| WSR33 | 847159 | 814488 | Ecological sensitive receiver at Tai Miu Wan |
| WSR36 | 846878 | 814081 | Ecological sensitive receiver at Kwun Tsai |
| WSR37 | 846655 | 813810 | Ecological sensitive receiver at Tit Cham Chau |
| NF1 | 846542 | 813614 | Edge of mixing zone, ~ 200m west of outfall diffuser |
| NF2 | 846942 | 813614 | Edge of mixing zone, ~ 200m east of outfall diffuser |
| NF3 | 846742 | 813414 | Edge of mixing zone, ~ 200m south of outfall diffuser |

WSR1 to WSR37 were identified in accordance with Annex 14 of the EIAO-TM as well as Clause 3.4.4.2 of the Environmental Impact Assessment Study Brief for Desalination Plant at Tseung Kwan O (No. ESB-266/2013). WSR1 to WSR3 are sited near the Tung Lung Chau Fish Culture Zone; WSR16 and WSR36 are sited near the coral assemblages along the coastlines of Fat Tong Chau and Kwun Tsai respectively; WSR 4 and WSR33 are sited near the Coastal Protection Area and coral assemblages in waters of Tai Miu Wan; WSR37 is sited near the fisheries resource including spawning and nursery grounds at the coastal water of Tit Cham Chau.

Figure 3.1 Baseline water quality monitoring locations under EM&A Manual



3.1.6. SAMPLING FREQUENCY

During periods when there are dredging works, impact monitoring should be undertaken at the monitoring stations as shown in **Figure 3.1** and **Table 3.3** three days per week during the construction phase after the commencement of marine construction works and dredging activities. Monitoring at each station would be undertaken at both mid-ebb and mid-flood tides on the same day. The tidal range selected for the baseline monitoring will be at least 0.5 m for both flood and ebb tides as far as practicable. The interval between two sets of monitoring would not be less than 36 hours. The monitoring frequency would be increased in the case of exceedances of Action/Limit Levels if considered necessary by ET. Monitoring frequency would be maintained as far as practicable.

The monitoring location/position, time, water depth, water temperature, salinity, weather conditions, sea conditions, tidal stage, special phenomena and work underway at the marine works site will be recorded.

3.1.7. SAMPLING DEPTHS & REPLICATION

For baseline monitoring, each station will be sampled and measurements/ water samples will be taken at three depths, 1 m below the sea surface, mid-depth and 1 m above the seabed. For stations that are less than 3 m in depth, only the mid depth sample shall be taken. For stations that are less than 6 m in depth, only the surface and seabed sample shall be taken. For in situ measurements, duplicate readings shall be made at each water depth at each station. Duplicate water samples shall be collected at each water depth at each station.

3.2. MONITORING PROGRAMME

The ET of the Project had conducted the baseline water monitoring between 12 May 2020 to 6 Jun 2020 at the thirteen designated monitoring stations and the six designated monitoring at waters near TKO in accordance with the EM&A Manual and Contract Specification respectively. The monitoring results was presented in Baseline Water Quality Monitoring Report separately.

The commencement of marine construction and dredging activities for the Project are scheduled in January 2020 the earliest. The impact water monitoring shall be scheduled after the commencement of marine construction and dredging activities. Hence, no water monitoring was conducted during the reporting month.

4. WASTE

The waste generated from this Project includes inert construction and demolition (C&D) materials, and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes and recyclable wastes such as plastics and paper/cardboard packaging waste. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in **Table 4.1**. Details of cumulative waste management data are presented as a waste flow table in **Appendix H**.

Table 4.1 Quantities of Waste Generated from the Project during September 2020

| Reporting Month | Actual Quantities of Inert C&D Materials Generated Monthly | | | | | | Actual Quantities of C&D Wastes Generated Monthly | | | | |
|-----------------|--|-------------------------------------|------------------------|--------------------------|-------------------------|---------------|---|-----------------------------|---------------------|----------------|-----------------------------|
| | Total Quantity Generated | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper / cardboard packaging | Plastics (see Note) | Chemical Waste | Others, e.g. general refuse |
| | (in ,000kg) | (in ,000kg) | (in ,000kg) | (in ,000kg) | (in ,000kg) | (in ,000kg) | (in ,000kg) | (in ,000kg) | (in ,000kg) | (in ,000kg) | (in ,000kg) |
| October 2020 | 0 | 0 | 0 | 0 | 0 | 0 | 7.050 | 0.040 | 0.020 | 0 | 39.210 |

Notes: (1) Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material

5. LANDFILL GAS MONITORING

5.1. MONITORING REQUIREMENT

In accordance with Section 11 of the EM&A Manual, monitoring of landfill gas is required for construction works within the 250m Consultation Zone. Part of the desalination plant and the indicative area of natural slope mitigation works fall within the SENT Landfill Extension Consultation Zone; and part of the 1,200 mm diameter fresh water mains along Wan Po Road falls within the SENT Landfill and SENT Landfill Extension Consultation Zones, TKO Stage II/III Restored Landfill and TKO Stage I Restored Landfill Consultation Zones.

5.2. MONITORING LOCATION

Monitoring of oxygen, methane, carbon dioxide and barometric pressure would be performed for excavations at 1m depth or more within the consultation Zone.

During construction of works within the consultation zones, excavations of 1m depth or more was monitored:

- At the ground surface before excavation commences;
- Immediately before any worker enters the excavation;
- At the beginning of each working day for the entire period the excavation remains open; and
- Periodically through the working day whilst workers are in the excavation.

For excavations between 300mm and 1m deep, measurements should be carried out:

- Directly after the excavation has been completed; and
- Periodically whilst the excavation remains open.

5.3. MONITORING PROGRAMME

For the part of the desalination plant and the indicative area of natural slope mitigation works fall within the SENT Landfill Extension Consultation Zone in this contract, since the SENT Landfill Extension is still under construction, the Landfill gas monitoring shall be conducted after the commencement of operation of the SENT Landfill Extension which will be 2021 Quarter 3 according to the latest construction programme shown in the monthly EM&A Report of SENT Landfill Extension. The Contractor's safety officer shall keep review the necessity of landfill gas monitoring during the construction stage. No landfill gas monitoring was conducted in the reporting period.

6. SUMMARY OF MONITORING EXCEEDANCE, COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS

The Environmental Complaint Handling Procedure is shown in below **Figure 6.1**:




Figure 6.1 Environmental Complaint Handling Procedures

No noise monitoring was conducted during the reporting period since there are no project-related construction activities undertaken within a radius of 300m from the monitoring locations.

No impact water quality monitoring was conducted in the reporting month since the commencement of marine construction and dredging activities for the Project are scheduled in January 2020 the earliest.

No project-related exceedance of the Action Level was recorded during the reporting period.

No notification of summons and prosecution was received in the reporting period.

Statistics on complaints and regulatory compliance are summarized in **Appendix J**.

7. EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, site inspections were carried out on 6, 14, 20 & 30 October 2020 at the site portions list in **Table 6.1** below.

Table 7.1 Summaries of Site Inspection Record

| Date | Inspected Site Portion | Time |
|-----------------|------------------------|------------------|
| 6 October 2020 | TKO 137 | 14:30 – 17:00 PM |
| 14 October 2020 | TKO 137 | 14:35 – 16:30 PM |
| 20 October 2020 | TKO 137 | 14:33 – 17:00 PM |
| 30 October 2020 | TKO 137 | 09:30 – 12:33 AM |

Two joint site inspection with IEC were carried out on 14 & 30 October 2020.

Environmental deficiencies were observed during weekly site inspection. Key observations during the site inspections and during the reporting period are summarized in **Table 7.2**.

Table 7.2 Site Observations

| Date | Environmental Observations | Follow-up Status |
|--------------------------------------|--|--------------------------------|
| 6 October 2020 (Site inspection) | <u>Observation(s) and Recommendation(s)</u> 1. No major observation was observed. | Nil. |
| 14 October 2020 (Site inspection) | <u>Observation(s) and Recommendation(s)</u> 1. No major observation was observed. | Nil. |
| 20 October 2020 (Site inspection) | <u>Observation(s) and Recommendation(s)</u> 1. Stock of more than 20 bags of cement/dry pulverized fuel ash was not covered /enclosed in an area with 3 sides covered at Combine Shaft Area. (Observation) 2. Housekeeping at the chemical drip tray was reminded. Emptied chemical containers should be removed at Combined Shat Area and off ActifDAFF. (Reminder) 3. Construction activities involving dusty materials have to be sprayed with water/other dust suppression measures to limit dust emission (Reminder) | 1. Cover was provided. |
| 30 October 2020 (Site inspection) | <u>Observation(s) and Recommendation(s)</u> 1. Housekeeping was reminded as C&D materials and general wastes were observed not stored properly in designated containers at ActifDAFF and RO areas. (Observation) | 1. Housekeeping was conducted. |

According to the EIA Study Report, Environmental Permit, contract documents and EM&A Manual, the mitigation measures detailed in the documents are implemented as much as practical during the reporting period. An updated Implementation Status of Environmental Mitigation Measures (EMIS) is provided in **Appendix C**.

Site inspection proforma of the reporting period is provided in **Appendix I**.

8. FUTURE KEY ISSUES

Works to be undertaken in the next reporting month are:

- Land Survey;
- Access Road Construction;
- ELS installation and bulk excavation at combine shaft;
- Construction of 132kV substation;
- Construction of ActifDAFF footing and perimeter wall;
- Construction of RO/electrical building footing and ground floor slab;
- Construction for Product Water Storage Tank footing;
- Excavation and Installation of temporary soil nail at Product Water Storage Tank.

The major environmental impacts brought by the above construction works will include:

- Construction dust and noise generation from GI works, access road construction; excavation works and construction works
- Waste generation from construction activities

The key environmental mitigation measures for the Project in the coming reporting period associated with the above construction works will include:

- Dust suppression by regular wetting and water spraying for construction works
- Reduction of noise from equipment and machinery on-site
- Sorting and storage of general refuse and construction waste

Referring to EM&A Manual Section 4.1.2, the impact noise monitoring should be carried out at all the designated monitoring stations when there are project-related construction activities undertaken within a radius of 300m from the monitoring stations.

The impact monitoring schedule for the next reporting month to be shown at **Appendix K** is intentionally left blank since no impact monitoring will be conducted in the next reporting month.

9. CONCLUSIONS AND RECOMMENDATIONS

This is the 8th Monthly EM&A Report for the Project which summarizes the key findings of the EM&A programme during the reporting period from 1 October to 31 October 2020, in accordance with the EM&A Manual and the requirement under FEP-01/503/2015/A.

No noise monitoring was conducted in the reporting period due to the over distant monitoring station from the works location, in which construction activities were not undertaken within a radius of 300m from the monitoring locations.

No impact water monitoring was conducted in the reporting period due to no marine construction works and dredging activities were conducted in the reporting period.

No project-related exceedance of the Action / Limit Level was recorded during the reporting period.

Weekly environmental site inspection was conducted during the reporting period. Minor deficiency was observed during site inspection and was rectified. The environmental performance of the project was therefore considered satisfactory.

According to the environmental site inspections performed in the reporting month, the Contractor is reminded to pay attention on maintaining proper materials storage.

No environmental complaint was received in the reporting period.

No notification of summons or prosecution was received since commencement of the Contract.

The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Appendix A

Master Programme

| Activity ID | Activity Name | Original Duration | Early Start | Early Finish | Late Start | Late Finish | 2020 | | | | | | | | | | | | 2021 | | | | | | | | | | | | 2022 | | | | | | | | | | | | 2023 | | | | | | | | | | | | |
|--|--|-------------------|-------------|--------------|------------|-------------|--|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|--|--|
| | | | | | | | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | | |
| TKO Desalination Plant - Stage 1 | | | 1170 | 30-Dec-19 | 13-Mar-23 | 30-Dec-19 | 13-Mar-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Executive Summaries | | | 1170 | 30-Dec-19 | 13-Mar-23 | 30-Dec-19 | 13-Mar-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Preliminary Setup | | | 191 | 30-Dec-19 | 07-Jul-20 | 30-Dec-19 | 07-Jul-20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0001000 | Mobilization and Preliminary Set Up | 191 | 30-Dec-19 | 07-Jul-20 | 30-Dec-19 | 07-Jul-20 | Mobilization and Preliminary Set Up | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Civil Design AIP and DDA | | | 474 | 30-Dec-19 | 16-Apr-21 | 30-Dec-19 | 03-Jul-21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0001010 | AIP Civil Design Submission and Approval | 330 | 30-Dec-19 | 23-Nov-20 | 30-Dec-19 | 09-Feb-21 | AIP Civil Design Submission and Approval | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0001020 | DDA Civil Design Submission and Approval | 414 | 28-Feb-20 | 16-Apr-21 | 28-Feb-20 | 03-Jul-21 | DDA Civil Design Submission and Approval | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| M&E Design AIP and DDA | | | 1035 | 30-Dec-19 | 29-Oct-22 | 30-Dec-19 | 13-Mar-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0002000 | M&E AIP Process Mechanical Submission and Approval | 477 | 30-Dec-19 | 19-Apr-21 | 01-Jan-20 | 04-Apr-22 | M&E AIP Process Mechanical Submission and Approval | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0002060 | M&E AIP Building Services Submission and Approval | 226 | 30-Dec-19 | 11-Aug-20 | 16-Feb-20 | 26-Nov-20 | M&E AIP Building Services Submission and Approval | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0002065 | M&E Design Basis & Civil Guidance Dwg | 112 | 30-Dec-19 | 19-Apr-20 | 30-Dec-19 | 06-May-20 | M&E Design Basis & Civil Guidance Dwg | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0002040 | M&E AIP Electrical and Renewable Energy Submission and Approval | 442 | 29-Jan-20 | 14-Apr-21 | 14-Jun-20 | 25-Jun-21 | M&E AIP Electrical and Renewable Energy Submission and Approval | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0002020 | M&E AIP Instrumentation & Control Submission and Approval | 607 | 31-Jan-20 | 28-Sep-21 | 12-Feb-22 | 12-Feb-22 | M&E AIP Instrumentation & Control Submission and Approval | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0002010 | M&E DDA Process Mechanical Submission and Approval | 679 | 08-Feb-20 | 17-Dec-21 | 25-Jul-20 | 13-Mar-23 | M&E DDA Process Mechanical Submission and Approval | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0002070 | M&E DDA Building Services Submission and Approval | 306 | 28-Feb-20 | 29-Dec-20 | 16-Apr-20 | 14-May-21 | M&E DDA Building Services Submission and Approval | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0002080 | M&E AIP Lift Submission and Approval | 170 | 10-Mar-20 | 26-Aug-20 | 08-Nov-20 | 26-Apr-21 | M&E AIP Lift Submission and Approval | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0002085 | M&E AIP Site Electrical Submission and Approval | 155 | 09-Jun-20 | 10-Nov-20 | 14-Jun-20 | 15-Nov-20 | M&E AIP Site Electrical Submission and Approval | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0002030 | M&E DDA Instrumentation & Control Submission and Approval | 514 | 22-Jul-20 | 17-Dec-21 | 24-Nov-20 | 03-May-22 | M&E DDA Instrumentation & Control Submission and Approval | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0002050 | M&E DDA Electrical and Renewable Energy Submission and Approval | 382 | 16-Aug-20 | 01-Sep-21 | 19-Jan-21 | 22-Dec-21 | M&E DDA Electrical and Renewable Energy Submission and Approval | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0002090 | M&E DDA Lift Submission and Approval | 140 | 27-Aug-20 | 13-Jan-21 | 27-Apr-21 | 13-Sep-21 | M&E DDA Lift Submission and Approval | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0002095 | M&E DDA Site Electrical Submission and Approval | 140 | 11-Nov-20 | 30-Mar-21 | 16-Nov-20 | 04-Apr-21 | M&E DDA Site Electrical Submission and Approval | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0002100 | M&E AIP T&C Design Submission and Approval | 155 | 29-Mar-22 | 30-Aug-22 | 23-Apr-22 | 24-Sep-22 | M&E AIP T&C Design Submission and Approval | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0002110 | M&E DDA T&C Design Submission and Approval | 60 | 31-Aug-22 | 29-Oct-22 | 25-Sep-22 | 23-Nov-22 | M&E DDA T&C Design Submission and Approval | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Procurement of Major Plant & Equipment Schedule | | | 901 | 14-Mar-20 | 31-Aug-22 | 14-Mar-20 | 13-Mar-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0002320 | M&E Procurement of Major Plant, Equipment, Material and Delivery | 901 | 14-Mar-20 | 31-Aug-22 | 14-Mar-20 | 13-Mar-23 | M&E Procurement of Major Plant, Equipment, Material and Delivery | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES2470 | M&E Procurement of Electrical Equipment - CLP Substation for LV Switchboard / Genset / Building Services | 300 | 14-Mar-20 | 07-Jan-21 | 14-Mar-20 | 07-Jan-21 | M&E Procurement of Electrical Equipment - CLP Substation for LV Switchboard / Genset / Building Services | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES2460 | M&E Procurement of Mechanical Equipment - RO Membrane | 755 | 29-Mar-20 | 22-Apr-22 | 30-Mar-20 | 22-Apr-22 | M&E Procurement of Mechanical Equipment - RO Membrane | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES2420 | M&E Procurement of Mechanical Equipment - Intake Pumps | 595 | 18-May-20 | 02-Jan-22 | 18-May-20 | 02-Jan-22 | M&E Procurement of Mechanical Equipment - Intake Pumps | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES2430 | M&E Procurement of Mechanical Equipment - ActiDAFF Underdrain | 333 | 30-Oct-20 | 27-Sep-21 | 30-Oct-20 | 27-Sep-21 | M&E Procurement of Mechanical Equipment - ActiDAFF Underdrain | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES2450 | M&E Procurement of Mechanical Equipment - RO and ERD Rack | 274 | 22-Feb-21 | 22-Nov-21 | 22-Feb-21 | 22-Nov-21 | M&E Procurement of Mechanical Equipment - RO and ERD Rack | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES2440 | M&E Procurement of Mechanical Equipment - ActiDAFF Media | 298 | 15-Mar-21 | 06-Jan-22 | 15-Mar-21 | 06-Jan-22 | M&E Procurement of Mechanical Equipment - ActiDAFF Media | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 132kV Substation | | | 342 | 16-Mar-20 | 20-Feb-21 | 16-Mar-20 | 20-Feb-21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0001460 | Excavation for 132kV Substation | 15 | 16-Mar-20 | 30-Mar-20 | 16-Mar-20 | 30-Mar-20 | Excavation for 132kV Substation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0001470 | Construction of 132kV Substation | 233 | 31-Mar-20 | 18-Nov-20 | 31-Mar-20 | 18-Nov-20 | Construction of 132kV Substation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0001480 | Architectural Finishes for 132kV Substation | 126 | 11-Sep-20 | 14-Jan-21 | 11-Sep-20 | 14-Jan-21 | Architectural Finishes for 132kV Substation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0002240 | M&E Installation of 132kV Substation | 93 | 20-Nov-20 | 20-Feb-21 | 20-Nov-20 | 20-Feb-21 | M&E Installation of 132kV Substation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Combine Shaft | | | 807 | 27-Mar-20 | 11-Jun-22 | 03-Apr-20 | 11-Jun-22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0001060 | Construction of Combine Shaft | 258 | 27-Mar-20 | 09-Dec-20 | 03-Apr-20 | 09-Dec-20 | Construction of Combine Shaft | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0002120 | M&E Installation at Combined Shaft | 160 | 03-Jan-22 | 11-Jun-22 | 03-Jan-22 | 11-Jun-22 | M&E Installation at Combined Shaft | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Intake | | | 415 | 12-Nov-20 | 31-Dec-21 | 13-Nov-20 | 09-Jul-22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0001080 | Receiving Pit and Marine Intake Structure | 415 | 12-Nov-20 | 31-Dec-21 | 13-Nov-20 | 09-Jul-22 | Receiving Pit and Marine Intake Structure | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0001070 | DN2500 Pipe Jacking for Intake Pipeline | 162 | 10-Dec-20 | 20-May-21 | 10-Dec-20 | 20-May-21 | DN2500 Pipe Jacking for Intake Pipeline | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0001110 | Construction of Intake Land Structure | 193 | 21-May-21 | 29-Nov-21 | 21-May-21 | 29-Nov-21 | Construction of Intake Land Structure | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ES0001120 | Architectural Finishes for Intake Land Structure | 32 | 30-Nov-21 | 31-Dec-21 | 30-Nov-21 | 31-Dec-21 | Architectural Finishes for Intake Land Structure | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

█ Summary Bar █ Early Bar
█ Actual Summary █ Critical Bar
█ Actual Work ◆ Milestone

Executive Summary



Appendix B


Overview of Desalination Plant in Tseung Kwan O

LEGEND:

- BOUNDARY OF SENT LANDFILL EXTENSION
- BOUNDARY OF WORKS AREA FOR TKO DESALINATION PLANT
- SITE PHASING
- ALLOCATED LAND BOUNDARIES

NOTE:

TEMPORARY WORKS AREA 1 WILL BE HANDED OVER AT +6 MPD WITH A TOLERANCE OF ±500mm.



| B | 10/03 | UPDATE NOTES | YLC |
|----------|----------|--------------------|---------|
| A | 07/18 | UPDATE COORDINATES | YLC |
| Revision | Date | Description | Initial |
| | Designed | Checked | Drawn |
| Initial | YLC | CKH | SZ |
| Date | 02/18 | 02/18 | 02/18 |

Approved
Christina Go

Agreement No. CE 8/2015 (WS)

Contract No. 13/WSD/17

Contract Title
DESIGN, BUILD AND OPERATE FIRST STAGE OF TSEUNG KWAN O DESALINATION PLANT

Drawing Title
SITE HANDOVER WORKS AREAS

| Drawing No. | Revision |
|-----------------------|----------|
| 190495/K/TEND/10/0003 | B |

Scale A1 1 : 1500
A3 1 : 3000



BLACK & VEATCH HONG KONG LIMITED
博威工程顧問有限公司

| POINT | EASTING | NORTHING |
|-------|-----------|-----------|
| A | 846581.93 | 814505.03 |
| B | 846610.11 | 813979.23 |
| C | 846614.73 | 813975.12 |
| D | 846629.09 | 813997.84 |
| E | 846644.75 | 813986.74 |
| F | 846646.80 | 813985.28 |
| G | 846677.24 | 814034.67 |
| H | 846686.56 | 814028.89 |
| I | 846766.21 | 814158.11 |
| J | 846459.65 | 814448.83 |
| K | 846578.45 | 814048.11 |
| L | 846613.89 | 814105.63 |
| M | 846614.60 | 814117.96 |
| N | 846676.84 | 814207.77 |
| O | 846756.68 | 814164.57 |

PRELIMINARY - NOT FOR CONSTRUCTION

BUILDINGS IN FIRST STAGE

| CODE | NAME OF BUILDING | TOTAL G.F.A. (m ²) | SITE COVERAGE (m ²) |
|---------|--|--------------------------------|---------------------------------|
| B | COMBINE SHAFT | 759,876 | 759,876 |
| C | ACTIDAFF | 1027,547 | 545,346 |
| G | REVERSE OSMOSIS BUILDING AND ELECTRICAL BUILDING | 451,455 | 536,935 |
| H | CO2 TANKS AREA | - | - |
| J | PRODUCT WATER STORAGE TANK, PUMP STATION AND ELECTRICAL BUILDING | 1974,610 | 2933,980 |
| K | SLUDGE TREATMENT BUILDING, TANK AND PUMP ROOM | 2531,044 | 1228,361 |
| M | ADMINISTRATION BUILDING & ELECTRICAL BUILDING C | 2450,713 | 1114,062 |
| N | MAIN ELECTRICAL AND CENTRAL CHILLER PLANT BUILDING | - | 499,893 |
| R1 | ELECTROCHLORINATION BUILDING & ELECTRICAL BUILDING A | 657,992 | 825,776 |
| S | 132 KV SUBSTATION | - | 943,560 |
| T | IRRIGATION WATER TANK AND PUMP ROOM | - | 156,148 |
| R2 | CHEMICAL BUILDING | 813,056 | 813,056 |
| V | VISITOR GALLERY | 1330,410 | 1330,410 |
| X1 | GUARD HOUSE AND FS CONTROL ROOM | 39,585 | 39,585 |
| X2 | GUARD HOUSE | 22,035 | 22,035 |
| Y | R + D OUTDOOR | - | - |
| Z | WASTE WATER TREATMENT PLANT | 48,000 | 48,000 |
| TOTAL = | | 25175,323 | 21490,023 |

LEGEND / ABBREVIATION


- H.L. WINDOW HIGH LEVEL WINDOW
- M.L. METAL LOUVRES
- C.L. CAT LADDER
- A.U.T. ACCESSIBLE UNISEX TOILET
- ⊕ PROPOSED FINISH FLOOR LEVEL IN METER ABOVE P.D.
- ⊖ STRUCTURAL FLOOR LEVEL IN METER ABOVE P.D.
- M.V.I.A.L. MECHANICAL VENTILATION & ARTIFICIAL LIGHTING
- F.E. 4.5kg CO₂ FIRE EXTINGUISHER
- H.R. HOSE REEL
- ⊙ FIREMANS LIFT
- ⊙ LIFT FOR THE BARRIER FREE ACCESS
- P.D. PIPE DUCT

PLOT RATIO & SITE COVERAGE CALCULATION:

| | | |
|------------------------------|---|--------------------------|
| SITE AREA OF THE FIRST STAGE | = | 56108 m ² |
| TOTAL G.F.A. | = | 25092.141 m ² |
| TOTAL SITE COVERAGE | = | 21414.841 m ² |
| PLOT RATIO | = | 25092.141 / 56108 |
| | = | 0.447 < PERMITTED |
| SITE COVERAGE | = | 21414.841 / 56108 x 100 |
| | = | 38.167% |


SITE LOCATION PLAN

1 : 5000



FIRST STAGE OF TSEUNG KWAN O DESALINATION PLANT

1 : 1000



| | | | |
|---|-------------------|---------|----------|
| 0 | TENDER SUBMISSION | CAD | JAN 19 |
| Rev | Description | By | Date |
| Employer | | | |
| | | | |
| Employer's Consultant | | | |
| | | | |
| Tenderer | | | |
| | | | |
| Designer | | | |
| | | | |
| Project title | | | |
| CONTRACT NO. 13/WSD/17 | | | |
| DESIGN, BUILD AND OPERATE FIRST STAGE OF TSEUNG KWAN O DESALINATION PLANT | | | |
| Drawing title | | | |
| ARCHITECTURAL – PLOT RATIO AND SITE COVERAGE CALCULATION, LEGEND ABBREVIATION | | | |
| Drawing no. | | Rev. | |
| TKO/AJC/W/A000/AR/001 | | 0 | |
| Drawn | Date | Checked | Approved |
| OKAL | JAN 19 | S.C. | T.C. |
| Scale | N.T.S. | Status | - |

Appendix C

Summary of Implementation Status of Environmental Mitigation

Contract No. 13/WSD/17
Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation status | Relevant Legislation & Guidelines |
|--------------------|--|---|----------------------|----------------------|---|---|-----------------------|---|
| | | | | D | C | O | | |
| Air Quality | | | | | | | | |
| S4.8.1 | Impervious dust screen or sheeting will be provided to enclose scaffolding from the ground floor level of building for construction of superstructure of the new buildings. | Land site/ During Construction | Contractor(s) | | ✓ | | N/A | Air Pollution Control (Construction Dust) |
| S4.8.1 | Impervious sheet will be provided for skip hoist for material transport. | Land site/ During Construction, particularly dry season | Contractor(s) | | ✓ | | NA | |
| S4.8.1 | The area where dusty work takes place should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after dusty activities as far as practicable. | Land site/ During Construction | Contractor(s) | | ✓ | | Implemented | |
| S4.8.1 | All dusty materials should be sprayed with water or a dust suppression chemical immediately prior to any loading, unloading or transfer operation. | Land site/ During Construction | Contractor(s) | | ✓ | | Implemented | |
| S4.8.1 | Dropping heights for excavated materials should be controlled to a practical height to minimize the fugitive dust arising from unloading. | Land site/ During Construction | Contractor(s) | | ✓ | | Implemented | |
| S4.8.1 | During transportation by truck, materials should not be loaded to a level higher than the side and tail boards, and should be dampened or covered before transport. | Land site/ During Construction | Contractor(s) | | ✓ | | Implemented | |
| S4.8.1 | Wheel washing device should be provided at the exits of the work sites. Immediately before leaving a construction site, every vehicle shall be washed to remove any dusty material from its body and wheels as far as practicable. | Land site/ During Construction | Contractor(s) | | ✓ | | Implemented | |
| S4.8.1 | Road sections between vehicle-wash areas and vehicular entrance will be paved. | Land site/ During Construction | Contractor(s) | | ✓ | | Implemented | |

Contract No. 13/WSD/17
Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation status | Relevant Legislation & Guidelines |
|---------------|--|---|----------------------|----------------------|---|---|-----------------------|--|
| | | | | D | C | O | | |
| S4.8.1 | Hoarding of not less than 2.4m high from ground level will be provided along the length of the Project Site boundary. | Land site/ During construction | Contractor(s) | ✓ | ✓ | | N/A | |
| S4.8.1 | Haul roads will be kept clear of dusty materials and will be sprayed with water so as to maintain the entire road surface wet at all times. | Land site/ During construction | Contractor(s) | | ✓ | | Implemented | |
| S4.8.1 | Temporary stockpiles of dusty materials will be either covered entirely by impervious sheets or sprayed with water to maintain the entire surface wet all the time. | Land site/ During construction | Contractor(s) | | ✓ | | Implemented | |
| S4.8.1 | Stockpiles of more than 20 bags of cement, dry pulverised fuel ash and dusty construction materials will be covered entirely by impervious sheeting sheltered on top and 3-sides. | Land site/ During construction | Contractor(s) | | ✓ | | Implemented | |
| S4.8.1 | All exposed areas will be kept wet always to minimise dust emission. | Land site/ During construction | Contractor(s) | | ✓ | | Implemented | |
| S4.8.1 | Ultra-low-sulphur diesel (ULSD) will be used for all construction plant on-site, as defined as diesel fuel containing not more than 0.005% sulphur by weight) as stipulated in Environment, Transport and Works Bureau Technical Circular (ETWB-TC(W)) No 19/2005 on Environmental Management on Construction Sites. | Land site/ During construction/ During Operation | Contractor(s) | | ✓ | ✓ | Implemented | Environment, Transport and Works Bureau Technical Circular (ETWB-TC(W)) No 19/2005 on Environmental Management on Construction Sites |
| S4.8.1 | The engine of the construction equipment during idling will be switched off. | Land site/ During construction | Contractor(s) | | ✓ | | Implemented | |

Contract No. 13/WSD/17
Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation status | Relevant Legislation & Guidelines |
|---------------|---|---|---|----------------------|---|---|-----------------------|-----------------------------------|
| | | | | D | C | O | | |
| S4.8.1 | Concrete batching plant will be required on site. control measures recommended in the Guidance Note on a Best Practicable Means for Cement Works (Concrete Batching Plant) (BPM 3/2 (93)) will be implemented. The control measures recommended in the Guidance Note on a Best Practicable Means for Cement Works (Concrete Batching Plant) (BPM 3/2 (93)) will be implemented. | Land site/ During construction | Contractor(s) | | ✓ | | Implemented | |
| S4.8.1 | Regular maintenance of construction equipment deployed on-site will be conducted to prevent black smoke emission. | Land site/ During construction | Contractor(s) | | ✓ | | Implemented | |
| S4.10 | To ensure proper implementation of the recommended dust mitigation measures and good construction site practices during the construction phase, environmental site audits on weekly basis is recommended throughout the construction period. | Land site/ During construction | Contractor(s)/ Environmental Team (ET) & Independent Environmental Checker (IEC) | | ✓ | | Implemented | |

Note: D – Design stage C – Construction O – Operation

Contract No. 13/WSD/17
Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation status | Relevant Legislation & Guidelines |
|---------------|---|---|----------------------|----------------------|---|---|-----------------------|---|
| | | | | D | C | O | | |
| Noise | | | | | | | | |
| S5.7 | Only well-maintained plant will be operated on-site and plant will be serviced regularly during the construction phase. | All area/ During construction | Contractor(s) | | ✓ | | Implemented | A Practical Guide for the Reduction of Noise from Construction Works, |
| S5.7 | Silencers or mufflers on construction equipment will be utilised and will be properly maintained during the construction phase. | Noise control/ During construction | Contractor(s) | | ✓ | | N/A | A Practical Guide for the Reduction of Noise from Construction Works, |
| S5.7 | Mobile plant, if any, will be sited as far away from NSRs as possible. | Noise control/ During construction | Contractor(s) | | ✓ | | N/A | A Practical Guide for the Reduction of Noise from Construction Works, |
| S5.7 | Machines and plant (such as trucks) that may be in intermittent use will be shut down between work periods or will be throttled down to a minimum. | Noise control/ During construction | Contractor(s) | | ✓ | | Implemented | A Practical Guide for the Reduction of Noise from Construction Works, |
| S5.7 | Plants known to emit noise strongly in one direction will, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. | Noise control/ During construction | Contractor(s) | | ✓ | | N/A | A Practical Guide for the Reduction of Noise from Construction Works, |
| S5.7 | Material stockpiles and other structures will be effectively utilised, wherever practicable, in screening noise from on-site construction activities. | Noise control/ During construction | Contractor(s) | | ✓ | | N/A | A Practical Guide for the Reduction of Noise from Construction Works, |
| S5.7 | Use of Quite Powered Mechanical Equipment (QPME). | Noise control/ During construction | Contractor(s) | | ✓ | | Implemented | A Practical Guide for the Reduction of Noise from Construction Works, |
| S5.7 | Movable noise barriers of 3m in height with skid footing should be used and located within a few metres of stationary plant and mobile plant such that the line of sight to the NSR is blocked by the barriers. The length of the barrier should be at least five times greater than its height. The noise barrier material should have a superficial surface density of at least 7 kg m ⁻² and have | Noise control/ During construction | Contractor(s) | | ✓ | | N/A | A Practical Guide for the Reduction of Noise from Construction Works, |

Contract No. 13/WSD/17
Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation status | Relevant Legislation & Guidelines |
|---------------|--|---|----------------------|----------------------|---|---|-----------------------|---|
| | | | | D | C | O | | |
| | no openings or gaps. | | | | | | | |
| S5.7 | The noise insulating sheet should be deployed such that there would be no opening or gaps on the joints. | Noise control/ During construction | Contractor(s) | | ✓ | | N/A | A Practical Guide for the Reduction of Noise from Construction Works, |
| S5.7 | Construction activities (e.g. excavation/shoring, reinstatement (asphalt), and pipe jacking) will be planned and carried out in sequence, such that items of PME proposed for these activities will not be operated simultaneously. | Noise control/ During construction | Contractor(s) | ✓ | ✓ | | Implemented | A Practical Guide for the Reduction of Noise from Construction Works |
| S5.7 | PMEs will not be used at the works areas near educational institutions with residual impact (ie the "influence area" within a radius of 40m) during school hours in order to reduce impact to the educational institutions. | Noise control / During construction | Contractor(s) | | ✓ | | N/A | A Practical Guide for the Reduction of Noise from Construction Works |
| S5.7 | Noise enclosures or acoustic sheds would be used to cover stationary PME such as generators. Portable/Movable noise enclosure made of material with superficial surface density of at least 7 kg m ⁻² may be used for screening the noise from operation of the saw/groover, concrete. | Noise control/ Pre-construction/ During construction | Contractor(s) | ✓ | ✓ | | N/A | |
| S5.9 | Sawcutting pavement, breaking up of pavement, excavation /shoring, pipe laying, backfilling, reinstatement (concrete) and pipe jacking shall be scheduled outside the examination period. | Noise control/ Pre-construction/ During construction | Contractor(s) | ✓ | ✓ | | N/A | |

Contract No. 13/WSD/17
Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation status | Relevant Legislation & Guidelines |
|---------------|--|---|--|----------------------|---|---|-----------------------|-----------------------------------|
| | | | | D | C | O | | |
| S5.9 | In view the duration of noise exceedance at Creative Secondary School, PLK Laws Foundation College, TKO Kei Tak Primary School and School of Continuing and Professional Studies-CUHK is limited to 8 weeks, the construction work in the influence areas near the four schools shall be scheduled during long school holidays (eg summer holiday, Easter holiday or Christmas holiday, etc) as far as practicable. Scheduling the construction work for the four schools. | Noise control/ Pre-construction/ During construction | Contractor(s) | ✓ | ✓ | | N/A | |
| S5.10 | A noise monitoring programme shall be implemented for the construction phase. | Designated monitoring stations as defined in EM&A Manual/ During construction phase | Environmental Team (ET) | | ✓ | | N/A | |
| S5.10 | The effectiveness of on-site control measures could also be evaluated through the regular site audits. | All facilities/ During construction | Contractor(s)/ Environmental Team (ET) & Independent Environmental Checker (IEC) | | ✓ | | Implemented | - |

Note: D – Design stage C – Construction O – Operation

Contract No. 13/WSD/17
Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation status | Relevant Legislation & Guidelines |
|----------------------|--|---|----------------------|----------------------|---|---|-----------------------|-----------------------------------|
| | | | | D | C | O | | |
| Water Quality | | | | | | | | |
| S6.9 | Dredged marine sediment will be disposed of in a gazetted marine disposal area in accordance with marine dumping permit conditions of the Dumping at Sea Ordinance (DASO). | Marine Dredging/ During construction | Contractor(s) | | ✓ | | N/A | Dumping at Sea Ordinance (DASO) |
| S6.9 | Disposal vessels will be fitted with tight bottom seals in order to prevent leakage of material during transport. | Marine Dredging/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S6.9 | Barges will be filled to a level, which ensures that material does not spill over during transport to the disposal site and that adequate freeboard is maintained to ensure that the decks are not washed by wave action. | Marine Dredging/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S6.9 | After dredging, any excess materials will be cleaned from decks and exposed fittings before the vessel is moved from the dredging area. | Marine Dredging/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S6.9 | All vessels should be well maintained and inspected before use to limit any potential discharges to the marine environment. | Marine Dredging/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S6.9 | All vessels must have a clean ballast system. | Marine Dredging/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S6.9 | No discharge of sewage/grey wastewater should be allowed. Waste water from potentially contaminated area on working vessels should be minimized and collected. These kinds of wastewater should be brought back to port and discharged at appropriate collection and treatment system. | Marine Dredging/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S6.9 | No soil waste is allowed to be disposed overboard. | Marine Dredging/ During construction | Contractor(s) | | ✓ | | N/A | - |

Contract No. 13/WSD/17
Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation status | Relevant Legislation & Guidelines |
|---------------|---|---|----------------------|----------------------|---|---|---------------------------------------|--|
| | | | | D | C | O | | |
| S6.9 | Silt removal facilities such as silt traps or sedimentation facilities will be provided to remove silt particles from runoff to meet the requirements of the TM standard under the WPCO. The design of silt removal facilities will be based on the guidelines provided in ProPECC PN 1/94. All drainage facilities and erosion and sediment control structures will be inspected on a regular basis and maintained to confirm proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit will be removed regularly. | Land site & drainage/ During construction | Contractor(s) | | ✓ | | Implemented | ProPECC PN 1/94 TM Standard under the WPCO |
| S6.9 | Earthworks to form the final surfaces will be followed up with surface protection and drainage works to prevent erosion caused by rainstorms. | Land site & drainage/ During construction | Contractor(s) | | ✓ | | Implemented | - |
| S6.9 | Appropriate surface drainage will be designed and provided where necessary. | Land site & drainage/ During construction | Contractor(s) | | ✓ | | Implemented | - |
| S6.9 | The precautions to be taken at any time of year when rainstorms are likely together with the actions to be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. | Land site & drainage/ During construction | Contractor(s) | ✓ | ✓ | | Implemented | ProPECC PN 1/94 |
| S6.9 | Oil interceptors will be provided in the drainage system where necessary and regularly emptied to prevent the release of oil and grease into the storm water drainage system after accidental spillages. | Land site & drainage/ During construction | Contractor(s) | | ✓ | | Implemented, rectified after reminder | - |

Contract No. 13/WSD/17
Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation status | Relevant Legislation & Guidelines |
|----------------|--|---|----------------------|----------------------|---|---|-----------------------|--|
| | | | | D | C | O | | |
| S6.9 | Temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge, if any, will be adequately designed for the controlled release of storm flows. | Land site & drainage/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S6.9 | The temporary diverted drainage, if any, will be reinstated to the original condition when the construction work has finished or when the temporary diversion is no longer required. | Land site & drainage/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S6.9 | Appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the construction workers over the construction site to prevent direct disposal of sewage into the water environment. | Land site & drainage/ During construction | Contractor(s) | | ✓ | | Implemented | - |
| S6.9 and S6.12 | The sterilization water should be dechlorinated with total residual chlorine (TRC) level below 1 mg/L before discharge to public sewer. In situ testing of TRC should also be conducted for the discharge of chlorinated water for pipeline disinfection to ensure sufficient dechlorination before discharge to public sewer. | Sterilization of water mains prior to commissioning | Contractor(s) | | ✓ | ✓ | N/A | Technical Memorandum for Effluents Discharged into Drainage and Sewerage Systems Inland and Coastal Waters |
| S6.9 | The cleaning and flushing water should also be treated and desilted to the relevant discharge requirement stipulated in TM-DSS before discharging. | Sterilization of water mains prior to commissioning | Contractor(s) | | ✓ | ✓ | N/A | Technical Memorandum for Effluents Discharged into Drainage and Sewerage Systems Inland and Coastal Waters |

Contract No. 13/WSD/17
 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation status | Relevant Legislation & Guidelines |
|---------------|--|---|--|----------------------|---|---|-----------------------|-----------------------------------|
| | | | | D | C | O | | |
| S6.9 | Site drainage should be well maintained and good construction practices should be observed to ensure that oil, fuels, solvents and other chemicals are managed, stored and handled properly and do not enter the nearby water streams. | Land site & drainage/ During construction/ During operation | Contractor(s) | | ✓ | ✓ | Implemented | - |
| S6.12 | Regular site inspections will be carried out in order to confirm that regulatory requirements are being met and that contractors are implementing the standard site practice and mitigation measures as proposed to reduce potential impacts to water quality. | During construction | Contractor(s)/ Environmental Team (ET) & Independent Environmental Checker (IEC) | | ✓ | | Implemented | - |

Note: D – Design stage C – Construction O – Operation

Contract No. 13/WSD/17
Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|-------------------------|--|---|-------------------------|-------------------------|---|---|--------------------------|---|
| | | | | D | C | O | | |
| Waste Management | | | | | | | | |
| S8.5 | Nomination of approved personnel to be responsible for standard site practices, arrangements for collection and effective disposal to an appropriate facility of all wastes generated at the site. | Contract mobilisation/ During construction | Contractor(s) | | ✓ | | Implemented | - |
| S8.5 | Training of site personnel in proper waste management and chemical handling procedures. Training will be provided to workers on the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycling at the beginning of the construction works. | Contract mobilisation/ During construction | Contractor(s) | | ✓ | | Implemented | - |
| S8.5 | Provision of sufficient waste disposal points and regular collection for disposal. | All area/ During construction/ During operation | Contractor(s) | | ✓ | ✓ | Implemented | DEVB TC(W) No. 8/2010, Enhanced Specification for Site Cleanliness and Tidiness. |
| S8.5 | Appropriate measures to reduce windblown litter and dust transportation of waste by either covering trucks or by transporting wastes in enclosed containers. | All area/ During construction | Contractor(s) | | ✓ | | Implemented | DEVB TC(W) No. 8/2010, Enhanced Specification for Site Cleanliness and Tidiness. |
| S8.5 | A waste management plan (WMP) as stated in the "ETWB TC(W) No. 19/2005, Environmental Management on Construction Sites" for the amount of waste generated, recycled and disposed of (including the disposal sites) will be established and implemented during the construction phase as part of the Environmental Management Plan (EMP). The Contractor will be required to prepare the EMP and submits it to the Architect/ Engineer under the Contract for approval prior to implementation. | All area/ During construction | Contractor(s) | | ✓ | | Implemented | ETWB TC(W) No. 19/2005, Environmental Management on Construction Sites |
| S8.5 | Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Centre at Tsing Yi. | All area/ During construction | Contractor(s) | | ✓ | | N/A | Chapters 2 & 3 Code of Practice on the Packaging, Labelling & Storage of Chemical Wastes published under the Waste Disposal Ordinance (Cap 354), Section 35 |
| S8.5 | Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors. | Land site/ During construction | Contractor(s) | | ✓ | | Implemented | Waste Disposal Ordinance (Cap 354) |

Contract No. 13/WSD/17
Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|---------------|---|---|-------------------------|-------------------------|---|---|--------------------------|---|
| | | | | D | C | O | | |
| S8.5 | A recording system for the amount of wastes generated/ recycled and disposal sites. The trip-ticket system will be included as one of the contractual requirements and implemented by the contractor(s). | Land site/ During construction | Contractor(s) | | ✓ | | Implemented | DEVB TC(W) No. 6/2010, Trip Ticket System for Disposal of Construction & Demolition Materials |
| S8.5 | Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of material and their proper disposal. | Land site/ During construction/ During operation | Contractor(s) | | ✓ | | Implemented | WBTC 32/92, The Use of Tropical Hard Wood on Construction Site |
| S8.5 | Encourage collection of aluminium cans and waste paper by individual collectors during construction with separate labelled bins provided to segregate these wastes from other general refuse by the workforce. | Land site/ During construction | Contractor(s) | | ✓ | | Implemented | ETWB TCW No. 33/2002, Management of Construction and Demolition Material Including Rock |
| S8.5 | Any unused chemicals and those with remaining functional capacity will be recycled as far as possible. | Land site/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S8.5 | Use of reusable non-timber formwork to reduce the amount of C&D materials. | All areas/ During construction | Contractor(s) | | ✓ | | N/A | WBTC 32/92, The Use of Tropical Hard Wood on Construction Site |
| S8.5 | Prior to disposal of construction waste, wood, steel and other metals will be separated to the extent practical, for re-use and/or recycling to reduce the quantity of waste to be disposed of to landfill. | All areas/ During construction | Contractor(s) | | ✓ | | Implemented | DEVB TC(W) No. 6/2010, Trip Ticket System for Disposal of Construction & Demolition Materials |
| S8.5 | Proper storage and site practices to reduce the potential for damage or contamination of construction materials. | All areas/ During construction | Contractor(s) | | ✓ | | Implemented | - |
| S8.5 | Plan and stock construction materials carefully to reduce amount of waste generated and avoid unnecessary generation of waste. | All areas/ During construction | Contractor(s) | | ✓ | | Implemented | - |
| S8.5 | A Sediment Quality Report (SQR) for sampling and chemical testing of the sediment will be prepared and submitted to the EPD for approval. The approved detailed sampling and chemical testing will be carried out prior to the commencement of the dredging activities to confirm the sediment disposal method. | Marine works/ During construction | Contractor(s) | | ✓ | | N/A | ETWB TC(W) No. 34/2002 and Dumping at Sea Ordinance (DASO) |
| S8.5 | The management of dredged/ excavated sediment management requirement from <i>ETWB TC(W) No.</i> | Marine works/ During construction | WSD/ Contractor(s) | | ✓ | | Implemented | ETWB TC(W) No. 34/2002 and Dumping at Sea |

Contract No. 13/WSD/17
Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|---------------|---|---|---|-------------------------|---|---|--------------------------|---|
| | | | | D | C | O | | |
| | 34/2002 will be incorporated in the Specification of the Contract Documents. | | | | | | | Ordinance (DASO) |
| S8.5 | The contractor will open a billing account with EPD in accordance with the Waste Disposal (Charges for Disposal of Construction Waste) Regulation for the payment of disposal charges. | Contract mobilisation/ During construction | Contractor(s) | | ✓ | | Implemented | Cap 354N Waste Disposal (Charges for Disposal of Construction Waste) Regulation |
| S8.5 | A trip-ticket system will be established in accordance with DEVB TC(W) No. 6/2010 to monitor the reuse of surplus excavated materials off-site and disposal of construction waste and general refuse at transfer facilities/ landfills, and to control fly-tipping. | Contract mobilisation/ During construction | Contractor(s) | | ✓ | | Implemented | DEVB TC(W) No. 6/2010, Trip Ticket System for Disposal of Construction & Demolition Materials |
| S8.5 | The project proponent will also conduct regular inspection of the waste management measures implemented on site as described in the Waste Management Plan. | All area/ During construction | Contractor(s)/ Environmental Team (ET) & Independent Environmental Checker (IEC) | | ✓ | | Implemented | ETWB TC(W) No. 19/2005, Environmental Management on Construction Sites |
| S8.5 | A recording system (similar to summary table as shown in Annex 5 and Annex 6 of Appendix G of ETWB TC(W) No. 19/2005) for the amount of waste generated, recycled and disposed of (including the disposal sites) will be established during the construction phase. | All area/ During construction | Contractor(s) | | ✓ | | Implemented | Annex 5 and Annex 6 of Appendix G of ETWB TC(W) No. 19/2005 |
| S8.5 | Inert C&D materials (public fill) will be reused within the Project as far as practicable. | All area/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S8.5 | Public fill and construction waste shall be segregated and stored in different containers or skips to facilitate reuse or recycling of materials and their proper disposal. | All area/ During construction | Contractor(s) | | ✓ | | Implemented | - |
| S8.5 | Specific areas of the work site will be designated for such segregation and storage if immediate use is not practicable. | All area/ During construction | Contractor(s) | | ✓ | | Implemented | - |
| S8.5 | To reduce the potential dust and water quality impacts of site formation works, C&D materials will be wetted as quickly as possible to the extent practice after filling. | All area/ During construction | Contractor(s) | | ✓ | | Implemented | Air Pollution Control (Construction Dust) Regulation (Cap 311R); WPCO (Cap 358) |
| S8.5 | Open stockpiles of excavated/ fill materials or | Land site/ During | Contractor(s) | | ✓ | | Implemented, | Air Pollution Control |

Contract No. 13/WSD/17
Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|---------------|---|---|-------------------------|-------------------------|---|---|-----------------------------|--|
| | | | | D | C | O | | |
| | construction wastes on-site should be covered with tarpaulin or similar fabric. | Construction, particularly dry season | | | | | rectified after observation | (Construction Dust) Regulation (Cap 311R) |
| S8.5 | Chemical waste container shall be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed. | All area/ During construction/ During operation | Contractor(s)/ WSD | | ✓ | ✓ | Implemented | Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes |
| S8.5 | Chemical waste container shall have a capacity of less than 450 L unless the specifications have been approved by the EPD. | All area/ During construction/ During operation | Contractor(s)/ WSD | | ✓ | ✓ | Implemented | Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes |
| S8.5 | A label in English and Chinese shall be displayed on the chemical container in accordance with instructions prescribed in Schedule 2 of the Regulations. | All area/ During construction/ During operation | Contractor(s)/ WSD | | ✓ | ✓ | Implemented | Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes |
| S8.5 | Storage areas for chemical waste shall be enclosed on at least 3 sides. | All area/ During construction/ During operation | Contractor(s)/ WSD | | ✓ | ✓ | Implemented | Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes |
| S8.5 | Storage areas for chemical waste shall have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest. | All area/ During construction/ During operation | Contractor(s)/ WSD | | ✓ | ✓ | Implemented | Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes |
| S8.5 | Storage areas for chemical waste shall have adequate ventilation. | All area/ During construction/ During operation | Contractor(s)/ WSD | | ✓ | ✓ | Implemented | Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes |

Contract No. 13/WSD/17
Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|---------------|--|---|-------------------------|-------------------------|---|---|--------------------------|--|
| | | | | D | C | O | | |
| S8.5 | Storage areas for chemical waste shall be covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary). | All area/ During construction/ During operation | Contractor(s)/ WSD | | ✓ | ✓ | Implemented | Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes |
| S8.5 | Storage areas for chemical waste shall be arranged so that incompatible materials are appropriately separated. | All area/ During construction/ During operation | Contractor(s)/ WSD | | ✓ | ✓ | Implemented | Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes |
| S8.5 | General refuse will be stored in enclosed bins or compaction units separately from construction and chemical wastes. | All area/ During construction/ During operation | Contractor(s)/ WSD | | ✓ | ✓ | Implemented | Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes |
| S8.5 | Adequate number of waste containers will be provided to avoid over-spillage of waste. | All area/ During construction/ During operation | Contractor(s)/ WSD | | ✓ | ✓ | Implemented | DEVB TC(W) No. 8/2010 Enhanced Specification for Site Cleanliness and Tidiness. |
| S8.5 | A reputable waste collector will be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimise odour, pest and litter impacts. | All area/ During construction/ During operation | Contractor(s)/ WSD | | ✓ | ✓ | Implemented | - |
| S8.5 | Recycling bins will be provided at strategic locations within the Site to facilitate recovery of recyclable materials (including aluminium can, waste paper, glass bottles and plastic bottles) from the Site. Materials recovered will be sold for recycling. | All area/ During construction/ During operation | Contractor(s)/ WSD | | ✓ | ✓ | Implemented | - |
| S8.5 | To avoid any odour and litter impact, accurate number of portable toilets will be provided for workers on-site. | All area/ During construction | Contractor(s) | | ✓ | | Implemented | - |
| S8.5 | The burning of refuse on construction sites is prohibited by law. | All area/ During construction | Contractor(s) | | ✓ | | Implemented | Air Pollution Control Ordinance (Cap 311) |
| S8.7 | To facilitate monitoring and control over the contractors' performance on waste management, a waste inspection and audit programme will be | All facilities/ During construction | ET/ IEC | | ✓ | | Implemented | - |

Contract No. 13/WSD/17
 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|---------------|---|---|-------------------------|-------------------------|---|---|--------------------------|--------------------------------------|
| | | | | D | C | O | | |
| | implemented throughout the construction phase. | | | | | | | |

Note: D – Design stage C – Construction O – Operation

Contract No. 13/WSD/17
Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



| | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|----------------|--|--|-------------------------|-------------------------|---|---|--------------------------|--------------------------------------|
| | | | | D | C | O | | |
| Ecology | | | | | | | | |
| S9.7 | For slope mitigation works within the Clear Water Bay Country Park, to avoid tree felling and damages to trees, the exact locations of the flexible barrier foundation plates, soil nails and rock dowels can be adjusted during detailed design, and a setback distance from existing trees is recommended to be maintained as far as practical. A detailed specification describing the exact locations of the flexible barrier foundation plates, soil nails and rock dowels will be prepared to illustrate how the setback distance from existing trees would be implemented for tree avoidance. | Slope mitigation works area/ During detailed design/ During construction | Contractor(s) | ✓ | ✓ | | Implemented | - |
| S9.7 | Pruning of tree canopies along the alignment of the flexible barriers shall be limited to a minimum. | Slope mitigation works area/ During construction | Contractor(s) | | ✓ | | Implemented | |
| S9.7 | The alignment of flexible barriers shall be optimized to preserve all species of conservation interest and minimize the impact to the existing vegetation as far as practicable. All individuals of <i>Marsdenia lachnostoma</i> within the slope mitigation areas shall be retained <i>in-situ</i> , by positioning the alignment of flexible barrier at a minimum 1.5m in a radius away from these individuals. | Slope mitigation works area/ During detailed design/ During construction | Contractor(s) | ✓ | ✓ | | N/A | - |
| S9.7 and 9.10 | At the detailed design stage prior to the commencement of the slope mitigation works, a vegetation survey shall be carried out at the slope mitigation areas within the Clear Water Bay Country Park to assess the condition and identify the location of each individual of <i>Marsdenia lachnostoma</i> and other flora species of conservation interest that may be directly affected by the construction works. | Slope mitigation works area/ During detailed design/ During construction | Contractor(s) | ✓ | ✓ | | N/A | - |
| S9.7 | Temporary fencing will be installed to fence off the concerned species either in groups of individually within the works area and in the close proximity to prevent from being damaged and disturbed during construction. A sign identifying the site shall be attached to the fence and flagging tape shall be attached to the individuals to visualize their locations. | Slope mitigation works area/ During construction | Contractor(s) | | ✓ | | N/A | - |

Contract No. 13/WSD/17
Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



| | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|----------------|---|---|--|-------------------------|---|---|--------------------------|--------------------------------------|
| | | | | D | C | O | | |
| S9.7 and S9.10 | A specification for fencing and demarcating individuals of <i>Marsdenia lachnostoma</i> (or other flora species of conservation interest, if found) adjacent to the proposed alignment of the flexible barriers will be prepared to protect the species. | Slope mitigation works area/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S9.7 | Induction training shall also be provided to all site personnel in order to brief them on this flora of conservation interest including the locations and their importance. | Slope mitigation works area/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S9.7 | The resident site supervisory staff will closely monitor the conditions of concerned individuals during construction of flexible barriers in the close proximity. | Slope mitigation works area/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S9.7 | Erect fences along the boundary of the works area before the commencement of works to prevent vehicle movements and encroachment of personnel onto adjacent areas. | All area/ During construction | Contractor(s) | | ✓ | | Implemented | - |
| S9.7 | Regularly check the work site boundaries to ensure that they are not breached and that damage does not occur to surrounding areas. | All area/ During construction | Contractor(s)/ Environmental Team (ET) | | ✓ | | Implemented | - |
| S9.7 | Avoid any damage and disturbance, particularly those caused by filling and illegal dumping, to the surrounding habitats through proper management of waste disposal. | All area/ During construction | Contractor(s) | | ✓ | | Implemented | - |
| S9.7 | Reinstate temporarily affected areas, particularly the habitats of plantation and shrubland-grassland immediately after completion of construction works, through on-site tree/shrub planting. The tree/shrub species will be chosen with reference to those in the surrounding area. | All area/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S9.7 | Affected habitats within the Clear Water Bay Country Bay shall be reinstated by hydro-seeding and planting of climbers and native shrub seedlings where practical upon completion of the slope mitigation works. | All area/ During construction | Contractor(s) | | ✓ | | N/A | - |

Note: D – Design stage C – Construction O – Operation

Contract No. 13/WSD/17
Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|-------------------------------|---|---|----------------------|----------------------|---|---|-----------------------|--|
| | | | | D | C | O | | |
| Landscape & Visual | | | | | | | | |
| S11.10 & 11.11 | The construction area and area allowed for temporary structures, such as the contractor's office, will be minimized to a practical minimum. (MM1) | All area/ Detailed design/ During construction/ During operation | WSD/ Contractor(s) | ✓ | ✓ | ✓ | Implemented | - |
| S11.10 & 11.11 | At the detailed design stage, the design team will seek to minimize the landscape footprint of the Project and above ground facilities, while satisfying all other requirements. (MM2) | All area/ Detailed design/ During construction/ During operation | WSD/ Contractor(s) | ✓ | ✓ | ✓ | Implemented | - |
| S11.10 & 11.11 | Design principles will be adopted to take into account the surrounding area, particularly Clear Water Bay Country Park behind and the nearby waterfront, with due consideration given to: - green roofs where practical (ie without equipment on the roof); - roadside planting; - aesthetic treatment of all structures; - vertical greening; screen planting along application site; and - landscape enhancement with amenity planting where practical including planting along the edge (site boundary) fence with native shrubs where feasible, - to reduce their visual impact and blend them into the surrounding landscape. (MM3) | All area/ Detailed design/ During construction/ During operation | WSD/ Contractor(s) | ✓ | ✓ | ✓ | Implemented | - |
| S11.10 & 11.11 | All trees within the Project Site or the potential slope mitigation works area will be carefully protected during construction according to DEVB TCW No. 10/2013 – Tree Preservation (MM4) | All area/ Detailed design/ During construction/ During operation | WSD/ Contractor(s) | ✓ | ✓ | ✓ | Implemented | ETWB TCW No. 3/2006 - Tree Preservation. |
| S11.10 & 11.11 | No tree within the Country Park will be felled. Trees within the Site unavoidably affected by the works will be transplanted where necessary and practical. For trees that need to be felled, compensatory planting will be provided to the satisfaction of relevant Government departments. A compensatory tree planting proposal including locations of tree compensation will be submitted to seek relevant government department's approval, in accordance with DEVB TC(W) No. 10/2013. (MM5) | All area/ Detailed design/ During construction/ During operation | WSD/ Contractor(s) | ✓ | ✓ | ✓ | Implemented | DEVB TC(W) No. 10/2013 |
| S11.10 & | Any slope mitigation works necessary to address natural terrain | All area/ Detailed | WSD/ | ✓ | ✓ | ✓ | N/A | |

Contract No. 13/WSD/17
 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|----------------|---|---|----------------------|----------------------|---|---|-----------------------|-----------------------------------|
| | | | | D | C | O | | |
| 11.11 | hazards, will be minimized to minimize any potential environmental impact to the Country Park e.g. soil nailing and rock stabilization will aim to avoid existing trees e.g. should any restoration of vegetation be necessary, the best planting matrix with native species will be established, with the aim of resembling the existing vegetation. (MM6) | design/ During construction/ During operation | Contractor(s) | | | | | |
| S11.10 & 11.11 | Dredging works for the installation of intake structures and outfall diffusers should be minimized to avoid or reduce any potential environmental impacts to as low as reasonably practicable (ALARP). The intake and outfall structures (e.g. intake openings and diffuser heads) will be prefabricated and transferred to site for installation. (MM7) | All area/ Detailed design/ During construction/ During operation | WSD/ Contractor(s) | ✓ | ✓ | ✓ | N/A | |
| S11.10 & 11.11 | All night-time lighting will be reduced to a practical minimum both in terms of number of level and will be hooded and directional. (MM8) units and lux level and will be hooded and directional. (MM8) | All area/ Detailed design/ During construction/ During operation | WSD/ Contractor(s) | ✓ | ✓ | ✓ | Implemented | - |

Note: D – Design stage C – Construction O – Operation

Contract No. 13/WSD/17
Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|----------------------------|--|---|----------------------|----------------------|---|---|-----------------------|-----------------------------------|
| | | | | D | C | O | | |
| Landfill Gas Hazard | | | | | | | | |
| S12.7 | During all works, safety procedures should be implemented to minimise the risks of fires and explosions, asphyxiation of workers and toxicity effects resulting from contact with contaminated soil and groundwater. | All area/ Detailed design/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | Implemented | - |
| S12.7 | During trenching and excavation as well as creation of confined spaces at near to or below ground level, precautions should be clearly laid down and rigidly Gas detection equipment and appropriate breathing apparatus should be available and used when entering confined spaces or trenches deeper than 1 metre. | All area/ Detailed design/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | N/A | |
| S12.7 | The Contractor should make the workers are aware of potential hazards of working in confined spaces (any chamber, manhole or culvert which is large enough to permit access to personnel). Such work in confined spaces is controlled by the Factories and Industrial Undertakings (Confined Spaces) Regulations of the Factories and Industrial Undertakings Ordinance. Following the Safety Guide to Working in Confined Spaces ensures compliance with the above regulations. | All area/ Detailed design/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | Implemented | |
| S12.7 | Safety officers, specifically trained with regard to landfill gas and leachate related hazards and the appropriate actions to take in adverse circumstances, should be present on the site throughout the works, in particular, when works are undertaken below grade. | All area/ Detailed design/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | Implemented | |
| S12.7 | All personnel who work on site and all visitors to the site should be made aware of the possibility of ignition of gas in the vicinity of the works, the possible presence of contaminated water and the need to avoid | All area/ Detailed design/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | Implemented | |

Contract No. 13/WSD/17
Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|---------------|--|---|----------------------|----------------------|---|---|-----------------------|-----------------------------------|
| | | | | D | C | O | | |
| | physical contact with it. | | | | | | | |
| S12.7 | Monitoring for landfill gas should be undertaken in all excavations, manholes, chambers (particularly during pipe jacking) and any confined spaces through the use of an intrinsically safe portable instrument, appropriately calibrated and capable of measuring the concentrations of methane, carbon dioxide and oxygen. | All area/ Detailed design/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | N/A | |
| S12.7 | Monitoring frequency and areas to be monitored should be specified prior to commencement of groundwork, either by the Safety Officer, or by an appropriately qualified person. All measurements should be recorded and documented. | All area/ Detailed design/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | N/A | |
| S12.7 | Proceed drilling with adequate care and precautions against the potential hazards which may be encountered. | All area/ Detailed design/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | Implemented | |
| S12.7 | Prior to the commencement of the site works, the drilling contractor should devise a 'method-of-working' statement covering all normal and emergency procedures (including but not limited to number of operatives, experience and special skills of operatives, normal method of operations, emergency procedures, supervisors responsibilities, storage and use of safety equipment, safety procedures and signs, barriers and guarding). The site supervisor and all operatives must be familiar with this statement. | All area/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | Implemented | |

Contract No. 13/WSD/17
Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|---------------|---|---|----------------------|----------------------|---|---|-----------------------|-----------------------------------|
| | | | | D | C | O | | |
| S12.7 | Where below ground service entries are necessary to the Incoming Switchgear Room, 132 kV Substation and Chlorine Store (I) and (II), the entry point should be sealed to prevent gas entry. In addition, any below grade cable trenches entering the Incoming Switchgear Room and 132 kV Substation can become the pathway for landfill gas and hence grilled metal covers should be used. | All area/ Detailed design/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | N/A | |
| S12.7 | It is recommended regular landfill gas monitoring should be carried out at the Incoming Switchgear Room, 132 kV Substation and Chlorine Store (I) and (II). The monitoring frequency will be monthly for the first year of operation. If the monitoring results show no sign of landfill gas migration, reduce the monitoring frequency to once every six months. | All area/ Detailed design/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | N/A | |
| S12.7 | The manholes and utility pits within the Project Site and along the fresh water mains. Each manhole/ utility pit should be monitored with two measurements (at mid depth and base). Each measurement should be monitored for a minimum of 10 minutes. A steady reading and peak reading should be recorded at each manhole/ utility pit and for each measurement. The need for venting the manhole/ utility pit and further monitoring will be reviewed after the initial monitoring. | All area/ Detailed design/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | N/A | |
| S12.7 | All construction, operation and maintenance personnel working on-site as well as visitors should be made aware of the hazards of landfill gas and its possible presence on-site. This should be achieved through a combination of posting warning signs in prominent places and also by access to detailed information on landfill gas hazards and the designs and procedural means by which these hazards are | All area/ Detailed design/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | Implemented | |

Contract No. 13/WSD/17
 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|---------------|--|---|----------------------|----------------------|---|---|-----------------------|-----------------------------------|
| | | | | D | C | O | | |
| | being minimized on-site. | | | | | | | |

Note: D - Design stage C - Construction O - Operation

Appendix D

Impact Monitoring Schedule of the Reporting Month (BLANK)

(BLANK)

Appendix E

Event/Action Plan for Noise Exceedance

Event and Action Plan for Construction Noise Monitoring

| Event | Action | | | | |
|--------------|---|--|--|--|--|
| | ET | IEC | ER | Contractor | |
| Action Level | <ol style="list-style-type: none"> 1. Carry out investigation to identify the source and cause of the complaint/ exceedance(s) 2. Notify IEC, ER, and Contractor and report the results of investigation to the Contractor, ER and the IEC 3. Discuss with the Contractor and IEC for remedial measures required 4. If the complaint is related to the Project, conduct additional monitoring for checking mitigation effectiveness and report the findings and results to the IEC, ER and the Contractor | <ol style="list-style-type: none"> 1. Review the analyzed results submitted by the ET 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly 3. Supervise the implementation of remedial measures | <ol style="list-style-type: none"> 1. Confirm receipt of Notification of Exceedance in writing 2. Require Contractor to propose remedial measures for the analysed noise problem 3. Ensure remedial measures are properly implemented | <ol style="list-style-type: none"> 1. Submit noise mitigation proposals, if required, to the IEC and ER 2. Implement noise mitigation proposals. | |

Appendix F

Noise Monitoring Equipment Calibration Certificate (BLANK)

(BLANK)

Appendix G

Event/Action Plan for Water Quality Exceedance

| Event | Action | | | |
|--|---|---|--|--|
| | ET | IEC | SO | Contractor |
| Action level being exceeded by one sampling day | Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Repeat measurement on next day of exceedance. (The above actions should be taken within 1 working day after the exceedance is identified) | Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the SO accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified) | Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented. (The above actions should be taken within 1 working day after the exceedance is identified) | Inform the SO and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and SO within 3 working days; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified) |
| Action level being exceeded by more than one consecutive sampling days | Identify source(s) of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Ensure mitigation measures are implemented; Prepare to increase the monitoring frequency to daily; Repeat measurement on next working day of exceedance. (The above actions should be taken within 1 working day after Action Level being exceeded by two consecutive sampling days) | Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the SO accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after Action Level being exceeded by two consecutive sampling days) | Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented. Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after Action Level being exceeded by two consecutive sampling days) | Inform the SO and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and SO within 3 working days; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after Action Level being exceeded by two consecutive sampling days) |

| Event | Action | | | |
|--|--|---|--|--|
| | ET | IEC | SO | Contractor |
| Limit level being exceeded by one sampling day | Inform the SO and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with Contractor, IEC and SO and propose mitigation measures to IEC and SO within 3 working days; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified) | Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the SO accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified) | Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented. Assess the effectiveness of the implemented measures. (The above actions should be taken within 1 working day after the exceedance is identified) | Inform the SO and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and SO and propose mitigation measures to IEC and SO within 3 working days; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified) |

| Event | Action | | | |
|---|--|--|--|---|
| | ET | IEC | SO | Contractor |
| Limit level being exceeded by more than one consecutive sampling days | <p>Identify source(s) of impact; Inform IEC, Contractor and EPD;</p> <p>Check monitoring data, all plant, equipment and Contractor's working methods. Discuss mitigation measures with IEC, SO and Contractor. Ensure mitigation measures are implemented;</p> <p>Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days. (The above actions should be taken within 1 working day after Limit Level being exceeded by two consecutive sampling days)</p> | <p>Discuss with ET and Contractor on the mitigation measures;</p> <p>Review proposals on mitigation measures submitted by Contractor and advise the SO accordingly;</p> <p>Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after Limit Level being exceeded by two consecutive sampling days)</p> | <p>Discuss with IEC, ET and Contractor on the proposed mitigation measures;</p> <p>Request Contractor to critically review the working methods;</p> <p>Make agreement on the mitigation measures to be implemented.</p> <p>Assess the effectiveness of the implemented measures. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the marine work until no exceedance of Limit level. (The above actions should be taken within 1 working day after Limit Level being exceeded by two consecutive sampling days)</p> | <p>Inform the SO and confirm notification of the non-compliance in writing;</p> <p>Rectify unacceptable practice;</p> <p>Check all plant and equipment;</p> <p>Consider changes of working methods;</p> <p>Discuss with ET, IEC and SO and propose mitigation measures to IEC and SO within 3 working days;</p> <p>Implement the agreed mitigation measures;</p> <p>As directed by the SOR, to slow down or to stop all or part of the marine work or construction activities. (The above actions should be taken within 1 working day after Limit Level being exceeded by two consecutive sampling days)</p> |

Appendix H

Waste Flow Table

Contract No. 13/WSD/17

Appendix H - Monthly Summary Waste Flow Table

Name of Department: WSD

Contract No.: 13/WSD/17

Monthly Summary Waste Flow Table for 2020 (year)

| Month | Actual Quantities of Inert C&D Materials Generated Monthly | | | | | | Actual Quantities of C&D Wastes Generated Monthly | | | | |
|-----------|--|-------------------------------------|------------------------|--------------------------|-------------------------|---------------|---|----------------------------|--------------------------|----------------|-----------------------------|
| | Total Quantity Generated | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper/ cardboard packaging | Plastics (see Note 3) | Chemical Waste | Others, e.g. general refuse |
| | (in '000kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000 kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000kg) |
| Jan | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 |
| Feb | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 |
| Mar | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.420 |
| Apr | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 2.400 |
| May | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 5.900 | 0.000 | 0.000 | 0.000 | 12.570 |
| Jun | 1081.950 | 0.000 | 0.000 | 0.000 | 1081.950 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 34.160 |
| Sub-total | 1081.950 | 0.000 | 0.000 | 0.000 | 1081.950 | 0.000 | 5.900 | 0.000 | 0.000 | 0.000 | 49.550 |
| Jul | 724.360 | 0.000 | 0.000 | 0.000 | 724.360 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 33.760 |
| Aug | 161.080 | 0.000 | 0.000 | 0.000 | 161.080 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 42.070 |
| Sep | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 22.766 | 0.000 | 0.010 | 0.000 | 83.150 |
| Oct | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 7.050 | 0.040 | 0.020 | 0.000 | 39.210 |
| Nov | | | | | | | | | | | |
| Dec | | | | | | | | | | | |
| Total | 1967.390 | 0.000 | 0.000 | 0.000 | 1967.390 | 0.000 | 35.716 | 0.040 | 0.030 | 0.000 | 247.740 |

Notes:

- (1) The performance targets are given in Section 1.69 of Specification B
- (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/containers, plastic sheets/ foam from packaging material

Appendix I

Site Inspection Proforma



Acuity Sustainability Consulting Limited

Unit C, 11/F., Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon
 T: 2333-6823 | F: 2333-1316 | E: genera@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

WEEKLY ENVIRONMENTAL INSPECTION CHECKLIST

Inspection Date: 6/10/2020 Inspected by: ET: Polar Chan SO: VK Pan WSD: NA
 Contractor: Brian Lam IEC: NA
 Inspection Time: 2:30 pm

| | | | | | | | |
|-------------|---|--------------------------------|-----------------------------------|-----------------------------------|-------------------------------|--------------------------------|-------------------------------|
| Weather | | | | | | | |
| Condition | <input checked="" type="checkbox"/> Sunny | <input type="checkbox"/> Fine | <input type="checkbox"/> Overcast | <input type="checkbox"/> Drizzle | <input type="checkbox"/> Rain | <input type="checkbox"/> Storm | <input type="checkbox"/> Hazy |
| Temperature | <input type="checkbox"/> 28 °C | Humidity | <input type="checkbox"/> High | <input type="checkbox"/> Moderate | <input type="checkbox"/> Low | | |
| Wind | <input checked="" type="checkbox"/> Calm | <input type="checkbox"/> Light | <input type="checkbox"/> Breeze | <input type="checkbox"/> Strong | | | |

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|-------------|----------|---|--------------------------|-------------------------------------|--------------------------|---------------|
| 0.00 | | General | | | | |
| 0.01 | | Is the current Environmental Permit displayed conspicuously at all vehicle site entrances/exits for public's information at any time? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 0.02 | | Is ET Leader's log-book kept readily available for inspections? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.00 | | Construction Dust | | | | |
| 1.01 | S4.8.1 | Are dusty materials, such as excavated materials, building debris and construction materials, and exposed earth surface properly covered to prevent dust emission? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.02 | S4.8.1 | Are screenings, enclosures, water spraying or vacuum cleaning devices provided to dusty construction works for dust suppression? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.03 | S4.8.1 | Are fumes or smoke emitting plants or construction activities shielded by a screen? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.04 | S4.8.1 | Are wheel-washing facilities with high-pressure water jets provided at all site exits? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.05 | S4.8.1 | Is wheel-washing provided to all vehicles leaving the site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.06 | S4.8.1 | Are road section near the site exit free from dusty material? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.07 | S4.8.1 | Are all main haul roads inside the site paved or sprayed with water to minimize dust emission during vehicle movement? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.08 | S4.8.1 | Are water spraying provided immediately prior to any loading or transfer of dusty materials? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.09 | S4.8.1 | Are covers provided to all dump trucks carrying dusty materials when entering and leaving the site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.10 | S4.8.1 | Are the working areas for uprooting of trees, shrubs, or vegetation or the removal of boulders, poles, pillars sprayed with water to maintain the entire surface wet? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.11 | S4.8.1 | Is exposed earth properly treated within six months after the last construction activity on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.12 | S4.8.1 | Does the operation of plants on site free form dark smoke emission? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |



Acuity Sustainability Consulting Limited

Unit C, 11/F., Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon
 T: 2333-6823 | F: 2333-1316 | E: genera@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|-------------|----------|---|--------------------------|-------------------------------------|--------------------------|---------------|
| 1.13 | S4.8.1 | Are vehicles travelling at speed not exceeding 15km/hr within the site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.14 | S4.8.1 | Are stock of more than 20 bags of cement or day PFA covered or sheltered on top and 3 sides? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.15 | S4.8.1 | Are de-bagging, batching and mixing processes of bagged cement carried out in sheltered areas? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.16 | S4.8.1 | Are hoarding of at least 2.4m high provided along the site boundary adjoining areas accessible by the public? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.17 | S4.8.1 | Is open burning prohibited? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.00 | | Construction Noise (Airborne) | | | | |
| 2.01 | S5.7 | Are quiet plants adopted on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.02 | S5.7 | Are the PMEs operating on site well-maintained to minimize the generation of excessive noise? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.03 | S5.7 | Are plants throttled down or turned off when not in use? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.04 | S5.7 | Are the plants known to emit noise strongly in one direction oriented to face away from NSRs? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.05 | S5.7 | Are moveable barriers provided to screen NSRs from plant or noisy operations? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.06 | S5.7 | Are silencers, mufflers and enclosures provided to plants? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.07 | S5.7 | Are the hoods, cover panels and inspection hatches of PMEs closed during operation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.08 | S5.7 | Are purposely-built site hoarding construction with appropriate materials provided along the site boundary? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.09 | S5.7 | Are noisy operation properly scheduled to minimize exposure and cumulative impacts to nearby sensitive receivers? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.10 | S5.7 | Are valid noise emission label(s) affixed to all hand-held breakers operating on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.11 | S5.7 | Are valid noise emission label(s) affixed to all air compressors operating on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.12 | S5.7 | Are all construction noise permit(s) applied for percussive piling work? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.13 | S5.7 | Are construction noise permit(s) applied for general construction works during restricted hours? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.14 | S5.7 | Are valid construction noise permit(s) displayed at all vehicular exits? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.00 | | Water Quality | | | | |
| 3.01 | S6.9 | Is effluent discharge license obtained for wastewater discharge from site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.02 | S6.9 | Is effluent discharged according to the effluent discharge license? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.03 | S6.9 | Is wastewater discharge from site properly treated prior to discharge? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|----------|----------|--|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 3.04 | S6.9 | Are perimeter channels provided to intercept storm runoff from outside the site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.05 | S6.9 | Are sand/silt removal facilities such as sand/silt traps and sediment basins provided to remove sand/silt particles from runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.06 | S6.9 | Is surface runoff diverted to sedimentation facilities? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.07 | S6.9 | Is the drainage system properly maintained? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.08 | S6.9 | Are construction works carefully programmed to minimize soil excavation works during rainy seasons? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.09 | S6.9 | Are exposed soil surface protected by paving as soon as possible to reduce the potential of soil erosion? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.10 | S6.9 | Are temporary access roads protected by crushed gravel? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.11 | S6.9 | Are exposed slope surface properly protected? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.12 | S6.9 | Is trench excavation avoided in the wet season as far as practicable, or if necessary, backfilled in short sections after excavation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.13 | S6.9 | Are open stockpiles of construction materials on site covered by tarpaulin or similar fabric during construction? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.14 | S6.9 | Is runoff from wheel-washing facilities avoided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.15 | S6.9 | Is oil leakage or spillage prevented? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.16 | S6.9 | Are there any measures to prevent the release of oil and grease into the storm drainage system? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.17 | S6.9 | Are the oil interceptors/ grease traps properly maintained? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.18 | S6.9 | Are debris and rubbish generated on site collected, handled and disposed of properly to avoid them entering the streams? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.19 | S6.9 | Are all fuel tanks and storage areas provided with locks and be sited on sealed areas, within bunds of capacity equal to 110% of the storage capacity of the largest tank? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.20 | S6.9 | Are tanks, containers, storage area bunded and the locations locked as far as possible from the sensitive watercourse and stormwater drains? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.21 | S6.9 | Are sufficient chemical toilets provided on site to handle sewage from construction work force? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.22 | S6.9 | Are sewage disposal and toilet maintenance of the portable chemical toilets provided by the licensed contractors? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.23 | S6.9 | Is concrete washing water properly collected and treated prior to discharge? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.24 | S6.9 | Is suitable type of silt curtains deployed during dredging to reduce the elevation of suspended solids to nearby sensitive receivers? | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.25 | S6.9 | Is closed grab dredger used to reduce the potential leakage of sediments? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |



Acuity Sustainability Consulting Limited

Unit C, 11/F., Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon
 T: 2333-6823 | F: 2333-1316 | E: genera@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|----------|----------|--|-------------------------------------|--------------------------|--------------------------|---------------|
| 3.26 | S6.9 | Is closed grab dredger of 3 to 6 m ³ used for dredging at seawater intake? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.27 | S6.9 | Is specific work staff assigned the responsibility for monitoring the number of grab dredged per hour? Is number of cycle limited to 20-21 grab per hour for 3m ³ closed grab, 10-11 grab per hour for 6m ³ closed grab? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.28 | S6.9 | Is the grab operated in slow and controlled manner such that the impact to seabed by the grab when being lowered could be minimized? Is the operator ensured the grab be properly closed before lifting the grab? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.29 | S6.9 | Is the maximum allowed dredging rate at the seawater intake limited to 750 m ³ /day while the maximum allowed dredging rate at the submarine outfall is 3,500 m ³ /day? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.30 | S6.9 | Is dredged marine sediment disposed of in a gazetted marine disposal area in accordance with marine dumping permit conditions of the Dumping at Sea Ordinance (DASO)? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.31 | S6.9 | Are disposal vessels fitted with tight bottom seals in order to prevent leakage of material during transport? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.32 | S6.9 | Are barges filled to a level which ensures that material does not spill over during transport to the disposal site and that adequate freeboard is maintained to ensure that the decks are not washed by wave action? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.33 | S6.9 | Are excess materials cleaned from decks and exposed fittings before the vessel is moved from the dredging area after dredging? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.34 | S6.9 | Are the contractor(s) confirmed that the works cause no visible foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the dredging site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.35 | S6.9 | When the dredged material has been unloaded at the disposal areas, is any material accumulated on the deck or other exposed parts of the vessel removed and placed in the hold or a hopper? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.36 | S6.9 | Is dredger maintained adequate clearance between vessels and the seabed at all states of the tide and reduce operations speed to ensure that excessive turbidity is not generated by turbulence from vessel movement or propeller wash? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.37 | S6.9 | Is the contractor shall regularly inspect the silt curtains and check that they are moored and marked to avoid danger to marine traffic? Is regular inspection on the integrity of the silt curtain carried out by the contractor and any damage to the silt curtain shall be repaired by the contractor promptly? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.38 | S6.9 | Are all vessels have a clean ballast system? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.39 | S6.9 | Are all vessels well maintained and inspected before use to limit any potential discharges to the marine environment? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.40 | S6.9 | Is any discharge of sewage/grey wastewater? Is wastewater from potentially contaminated area on working vessels should be minimized and collected? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.41 | S6.9 | Is any soil waste disposed overboard? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |



Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|-------------|----------|--|--------------------------|-------------------------------------|--------------------------|---------------|
| 4.00 | | Waste Management | | | | |
| 4.01 | S8.5 | Is a trip-ticket system implemented to monitor the disposal of C&D and solid wastes at public filling facilities and landfills? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.02 | S8.5 | Is a recording system implemented to record the amount of wastes generated, recycled and disposed of? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.03 | S8.5 | IS the Contractor registered as a chemical waste producer? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.04 | S8.5 | Are chemical waste separated from other waste and collected by a licensed chemical waste collector? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.05 | S8.5 | Are trip tickets for chemical waste disposal available for inspection? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.06 | S8.5 | Is chemical waste reused and recycled on site as far as practicable? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.07 | S8.5 | Are all containers for chemical waste properly labelled? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.08 | S8.5 | Is chemical waste storage area used solely for storage of chemical waste and properly labelled? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.09 | S8.5 | Are incompatible chemical wastes stored in different areas? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.10 | S8.5 | Is the chemical waste storage area enclosed on at least 3 sides and adequately ventilated? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.11 | S8.5 | Is an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or of 20% by volume of the chemical waste stored in that area, whichever is the greatest, provide? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.12 | S8.5 | Are a routine cleaning and maintenance programme implemented for drainage systems, sump pits, and oil interceptors? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.13 | S8.5 | Are sufficient general refuse disposal/collection points provided on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.14 | S8.5 | Is general refuse disposed of properly and regularly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.15 | S8.5 | Are appropriate measures adopted to minimize windblown litter and dust during transportation of waste? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.16 | S8.5 | Are individual collectors for aluminum cans, plastic bottles and packaging material and office paper provided to encourage waste segregation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.17 | S8.5 | Are C&D wastes sorted on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.18 | S8.5 | Are C&D waste disposed of properly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.19 | S8.5 | Are unused C&D materials or chemicals recycled or reused to reduce the quantity of waste? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.20 | S8.5 | Are public fill and C&D waste reuse on site as far as practicable to avoid disposal off-site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|-------------|----------------|---|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 4.21 | S8.5 | Are the construction materials stored properly to minimize the potential for damage or contamination? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.22 | S8.5 | Is a dumping license obtained to deliver public fill to public filling areas? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.00 | | Landscape and Visual | | | | |
| 5.01 | S11.10 & 11.11 | Are Is site hoarding provided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.02 | S11.10 & 11.11 | Are vegetation disturbance minimized or soil protected to reduce potential soil erosion? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.03 | S11.10 & 11.11 | Is construction light oriented away from the sensitive receivers? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.04 | S11.10 & 11.11 | Is grass hydroseeding provided to slopes as soon as the completion of works? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.05 | S11.10 & 11.11 | Are damages to trees outside site boundary due construction works avoided? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.06 | S11.10 & 11.11 | Is excavation works carried out manually instead of machinery operation within 2.5m vicinity of any preserved trees? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.07 | S11.10 & 11.11 | Are the retained and transplanted tree(s) properly protected and in good conditions? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.08 | S11.10 & 11.11 | Are surgery works carried out for damaged trees? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.00 | | Ecology | | | | |
| 6.01 | S9.7 | Is site runoff properly treated to prevent any silty runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.02 | S9.7 | Are silt trap installed and well-maintained? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.03 | S9.7 | Are stockpiles properly covered to avoid generating silty runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.04 | S9.7 | Are construction works restricted to works area which are clearly defined? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.05 | S9.7 | For slope mitigation works within the Clear Water Bay Country Park, are tree felling and damages to trees, the exact locations of the flexible barrier foundation plates, soil nails and rock dowels adjusted during detailed design, and a setback distance from existing trees is recommended to be maintained as far as practical? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.06 | S9.7 | Are pruning of tree canopies along the alignment of the flexible barriers limited to a minimum? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.07 | S9.7 | Are the alignment of flexible barriers optimized to preserve all species of conservation interest and minimize the impact to the existing vegetation as far as practicable? Are the alignment of flexible barriers positioned at minimum 1.5 m in a radius away from these individuals? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.08 | S9.7 | At the detailed design stage prior to the commencement of the slope mitigation works, is vegetation survey carried out at the slope mitigation areas within the Clear Water Bay | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |

Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|-------------|----------|--|-------------------------------------|--------------------------|--------------------------|---------------|
| | | Country Park to assess the condition and identify the location of each individual of Marsdenia lachnostoma and other flora species of conservation interest that may be directly affected by the construction works? | | | | |
| 6.09 | S9.7 | Is temporary fencing installed to fence off the concerned species either in groups or individually within the works area and in the close proximity to prevent from being damaged and disturbed during construction? Is a sign identifying the site attached to the fence and flagging tape shall be attached to the individuals to visualize their locations? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.10 | S9.7 | Is a specification for fencing and demarcating individuals of Marsdenia lachnostoma (or other flora species of conservation interest, if found) adjacent to the proposed alignment of the flexible barriers prepared to protect the species? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.11 | S9.7 | Is any induction training provided to all site personnel in order to brief them on this flora of conservation interest including the locations and their importance? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.12 | S9.7 | Is the resident site supervisory staff closely monitor the conditions of concerned individuals during construction of flexible barriers in the close proximity? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.13 | S9.7 | Are fences erected along the boundary of the works area before the commencement of works to prevent vehicle movements and encroachment of personnel onto adjacent areas? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.14 | S9.7 | Is regular check of the work site boundaries performed to ensure that they are not breached and that damage does not occur to surrounding areas? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.15 | S9.7 | Is any damage and disturbance avoided, particularly those caused by filling and illegal dumping, to the surrounding habitats through proper management of waste disposal? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.16 | S9.7 | Are temporarily affected areas reinstated, particularly the habitats of plantation and shrubland-grassland immediately after completion of construction works, through on-site tree/shrub planting? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.15 | S9.7 | Are affected habitats within the Clear Water Bay Country Bay reinstated by hydro-seeding and planting of climbers and native shrub seedlings where practical upon completion of the slope mitigation works? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.00 | | Landfill Gas Hazard | | | | |
| 7.01 | S12.7 | Are the safety procedures implemented to minimise the risks of fires and explosions, asphyxiation of works and toxicity effects during all works? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.02 | S12.7 | Are the gas detection equipment and precautions being used during trenching and excavation as well as creation of confined spaces? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.03 | S12.7 | Are the training with regard to the awareness of potential hazards of working in confined spaces provided from the Contractor to the workers? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.04 | S12.7 | Are the safety officers trained with regard to landfill gas and leachate related hazards and presented on the site throughout the works undertaken below grade? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.05 | S12.7 | Are the all personnel working on site and all visitor made aware of the possibility of ignition of gas, the possible presence of contaminated water and the need to avoid physical contact? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |



Acuity Sustainability Consulting Limited

Unit C, 11/F., Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon
 T: 2333-6823 | F: 2333-1316 | E: genera@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|-------------|----------|---|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 7.06 | S12.7 | Is the monitoring of landfill gas being undertaken in all excavations, manholes, chambers and any confined spaces? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.07 | S12.7 | Are the monitoring frequency and areas being specified by the safety officers or appropriately qualified person? Are the all measurements being recorded and documented? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.08 | S12.7 | Is the drilling proceeded with adequate care and precautions against the potential hazards? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.09 | S12.7 | Is the method statement covering all normal and emergency procedures provided by the drilling contractor prior to the commencement of the site works? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.10 | S12.7 | Are the below ground services entries being sealed to prevent gas entry? Are the grilled metal covers being used for below grade cable trenches? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.11 | S12.7 | Is each manhole or utility pit monitored with two measurements (at mid-depth and base) for minimum of 10 minutes? Is the steady reading and peak reading recorded at each manhole or utility pit? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.12 | S12.7 | Are the warning signs of the hazards of landfill gas and its possible presence on site posted in prominent places? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 8.00 | | Overall | | | | |
| 8.01 | | Is the EM&A properly implemented in general? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |



Acuity Sustainability Consulting Limited

Unit C, 11/F., Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon
T: 2333-6823 | F: 2333-1316 | E: genera@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

Remark / Follow up of Observation(s) and Non-compliance(s) of Last Weekly Site Inspection:

Observations

No environmental observation was observed.

Signatures:

ET
Representative

(Name: Polar Cheung)

Contractor's
Representative

(Name: Brian Kam)

Supervising Officer's
Representative

(Name: Y.K. Poon)

IEC's
Representative

(Name: N/A)

WSD's
Representative

(Name: M/A)



Acuity Sustainability Consulting Limited

Unit C, 11/F., Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon
 T: 2333-6823 | F: 2333-1316 | E: genera@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

WEEKLY ENVIRONMENTAL INSPECTION CHECKLIST

Inspection Date: 14/10/2020 Inspected by: ET: Charlene Lai SO: Y.K. Poon WSD: N/A
 Contractor: Tiffany Tsang IEC: Redson Wai Cheung

Inspection Time: 14:35 - 16:30

| | | | | | | | |
|-------------|---------------------------------------|--------------------------------|--|----------------------------------|--|--------------------------------|-------------------------------|
| Weather | | | | | | | |
| Condition | <input type="checkbox"/> Sunny | <input type="checkbox"/> Fine | <input checked="" type="checkbox"/> Overcast | <input type="checkbox"/> Drizzle | <input type="checkbox"/> Rain | <input type="checkbox"/> Storm | <input type="checkbox"/> Hazy |
| Temperature | <input type="checkbox"/> <u>27</u> °C | | Humidity | <input type="checkbox"/> High | <input checked="" type="checkbox"/> Moderate | <input type="checkbox"/> Low | |
| Wind | <input type="checkbox"/> Calm | <input type="checkbox"/> Light | <input checked="" type="checkbox"/> Breeze | <input type="checkbox"/> Strong | | | |

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|-------------------------------|----------|---|-------------------------------------|-------------------------------------|--------------------------|---|
| 0.00 General | | | | | | |
| 0.01 | | Is the current Environmental Permit displayed conspicuously at all vehicle site entrances/exits for public's information at any time? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 0.02 | | Is ET Leader's log-book kept readily available for inspections? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.00 Construction Dust | | | | | | |
| 1.01 | S4.8.1 | Are dusty materials, such as excavated materials, building debris and construction materials, and exposed earth surface properly covered to prevent dust emission? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <i>dusty materials were kept wet</i> |
| 1.02 | S4.8.1 | Are screenings, enclosures, water spraying or vacuum cleaning devices provided to dusty construction works for dust suppression? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <i>dusty materials were kept wet, enclosed screening provided</i> |
| 1.03 | S4.8.1 | Are fumes or smoke emitting plants or construction activities shielded by a screen? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.04 | S4.8.1 | Are wheel-washing facilities with high-pressure water jets provided at all site exits? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.05 | S4.8.1 | Is wheel-washing provided to all vehicles leaving the site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.06 | S4.8.1 | Are road section near the site exit free from dusty material? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.07 | S4.8.1 | Are all main haul roads inside the site paved or sprayed with water to minimize dust emission during vehicle movement? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <i>paved, dusty materials were kept wet</i> |
| 1.08 | S4.8.1 | Are water spraying provided immediately prior to any loading or transfer of dusty materials? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.09 | S4.8.1 | Are covers provided to all dump trucks carrying dusty materials when entering and leaving the site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <i>no dump truck leaving site was observed</i> |
| 1.10 | S4.8.1 | Are the working areas for uprooting of trees, shrubs, or vegetation or the removal of boulders, poles, pillars sprayed with water to maintain the entire surface wet? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.11 | S4.8.1 | Is exposed earth properly treated within six months after the last construction activity on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.12 | S4.8.1 | Does the operation of plants on site free form dark smoke emission? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <i>/ QPME label</i> |

14/10



Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|-------------|----------|---|-------------------------------------|-------------------------------------|--------------------------|---|
| 1.13 | S4.8.1 | Are vehicles travelling at speed not exceeding 15km/hr within the site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.14 | S4.8.1 | Are stock of more than 20 bags of cement or day PFA covered or sheltered on top and 3 sides? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.15 | S4.8.1 | Are de-bagging, batching and mixing processes of bagged cement carried out in sheltered areas? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.16 | S4.8.1 | Are hoarding of at least 2.4m high provided along the site boundary adjoining areas accessible by the public? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.17 | S4.8.1 | Is open burning prohibited? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.00 | | Construction Noise (Airborne) | | | | |
| 2.01 | S5.7 | Are quiet plants adopted on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | ✓ noise label |
| 2.02 | S5.7 | Are the PME's operating on site well-maintained to minimize the generation of excessive noise? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | ✓ maintenance record. |
| 2.03 | S5.7 | Are plants throttled down or turned off when not in use? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.04 | S5.7 | Are the plants known to emit noise strongly in one direction oriented to face away from NSRs? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | ✓ power by NSR |
| 2.05 | S5.7 | Are moveable barriers provided to screen NSRs from plant or noisy operations? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | ✓ NSR |
| 2.06 | S5.7 | Are silencers, mufflers and enclosures provided to plants? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.07 | S5.7 | Are the hoods, cover panels and inspection hatches of PME's closed during operation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.08 | S5.7 | Are purposely-built site hoarding construction with appropriate materials provided along the site boundary? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.09 | S5.7 | Are noisy operation properly scheduled to minimize exposure and cumulative impacts to nearby sensitive receivers? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.10 | S5.7 | Are valid noise emission label(s) affixed to all hand-held breakers operating on site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.11 | S5.7 | Are valid noise emission label(s) affixed to all air compressors operating on site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.12 | S5.7 | Are all construction noise permit(s) applied for percussive piling work? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.13 | S5.7 | Are construction noise permit(s) applied for general construction works during restricted hours? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.14 | S5.7 | Are valid construction noise permit(s) displayed at all vehicular exits? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.00 | | Water Quality | | | | |
| 3.01 | S6.9 | Is effluent discharge license obtained for wastewater discharge from site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.02 | S6.9 | Is effluent discharged according to the effluent discharge license? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | ✓ no water discharge was observed from the site |
| 3.03 | S6.9 | Is wastewater discharge from site properly treated prior to discharge? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |

14/10



Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|----------|----------|--|-------------------------------------|-------------------------------------|--------------------------|-----------------|
| 3.04 | S6.9 | Are perimeter channels provided to intercept storm runoff from outside the site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.05 | S6.9 | Are sand/silt removal facilities such as sand/silt traps and sediment basins provided to remove sand/silt particles from runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.06 | S6.9 | Is surface runoff diverted to sedimentation facilities? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.07 | S6.9 | Is the drainage system properly maintained? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.08 | S6.9 | Are construction works carefully programmed to minimize soil excavation works during rainy seasons? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.09 | S6.9 | Are exposed soil surface protected by paving as soon as possible to reduce the potential of soil erosion? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.10 | S6.9 | Are temporary access roads protected by crushed gravel? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.11 | S6.9 | Are exposed slope surface properly protected? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.12 | S6.9 | Is trench excavation avoided in the wet season as far as practicable, or if necessary, backfilled in short sections after excavation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.13 | S6.9 | Are open stockpiles of construction materials on site covered by tarpaulin or similar fabric during construction? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.14 | S6.9 | Is runoff from wheel-washing facilities avoided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.15 | S6.9 | Is oil leakage or spillage prevented? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <i>Substray</i> |
| 3.16 | S6.9 | Are there any measures to prevent the release of oil and grease into the storm drainage system? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.17 | S6.9 | Are the oil interceptors/ grease traps properly maintained? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.18 | S6.9 | Are debris and rubbish generated on site collected, handled and disposed of properly to avoid them entering the streams? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.19 | S6.9 | Are all fuel tanks and storage areas provided with locks and be sited on sealed areas, within bunds of capacity equal to 110% of the storage capacity of the largest tank? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.20 | S6.9 | Are tanks, containers, storage area bunded and the locations locked as far as possible from the sensitive watercourse and stormwater drains? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.21 | S6.9 | Are sufficient chemical toilets provided on site to handle sewage from construction work force? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.22 | S6.9 | Are sewage disposal and toilet maintenance of the portable chemical toilets provided by the licensed contractors? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.23 | S6.9 | Is concrete washing water properly collected and treated prior to discharge? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.24 | S6.9 | Is suitable type of silt curtains deployed during dredging to reduce the elevation of suspended solids to nearby sensitive receivers? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.25 | S6.9 | Is closed grab dredger used to reduce the potential leakage of sediments? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |

14/10

Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|----------|----------|--|-------------------------------------|--------------------------|--------------------------|---------------|
| 3.26 | S6.9 | Is closed grab dredger of 3 to 6 m ³ used for dredging at seawater intake? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.27 | S6.9 | Is specific work staff assigned the responsibility for monitoring the number of grab dredged per hour? Is number of cycle limited to 20-21 grab per hour for 3m ³ closed grab, 10-11 grab per hour for 6m ³ closed grab? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.28 | S6.9 | Is the grab operated in slow and controlled manner such that the impact to seabed by the grab when being lowered could be minimized? Is the operator ensured the grab be properly closed before lifting the grab? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.29 | S6.9 | Is the maximum allowed dredging rate at the seawater intake limited to 750 m ³ /day while the maximum allowed dredging rate at the submarine outfall is 3,500 m ³ /day? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.30 | S6.9 | Is dredged marine sediment disposed of in a gazetted marine disposal area in accordance with marine dumping permit conditions of the Dumping at Sea Ordinance (DASO)? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.31 | S6.9 | Are disposal vessels fitted with tight bottom seals in order to prevent leakage of material during transport? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.32 | S6.9 | Are barges filled to a level which ensures that material does not spill over during transport to the disposal site and that adequate freeboard is maintained to ensure that the decks are not washed by wave action? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.33 | S6.9 | Are excess materials cleaned from decks and exposed fittings before the vessel is moved from the dredging area after dredging? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.34 | S6.9 | Are the contractor(s) confirmed that the works cause no visible foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the dredging site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.35 | S6.9 | When the dredged material has been unloaded at the disposal areas, is any material accumulated on the deck or other exposed parts of the vessel removed and placed in the hold or a hopper? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.36 | S6.9 | Is dredger maintained adequate clearance between vessels and the seabed at all states of the tide and reduce operations speed to ensure that excessive turbidity is not generated by turbulence from vessel movement or propeller wash? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.37 | S6.9 | Is the contractor shall regularly inspect the silt curtains and check that they are moored and marked to avoid danger to marine traffic? Is regular inspection on the integrity of the silt curtain carried out by the contractor and any damage to the silt curtain shall be repaired by the contractor promptly? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.38 | S6.9 | Are all vessels have a clean ballast system? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.39 | S6.9 | Are all vessels well maintained and inspected before use to limit any potential discharges to the marine environment? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.40 | S6.9 | Is any discharge of sewage/grey wastewater? Is wastewater from potentially contaminated area on working vessels should be minimized and collected? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.41 | S6.9 | Is any soil waste disposed overboard? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |



Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|-------------|----------|--|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 4.00 | | Waste Management | | | | |
| 4.01 | S8.5 | Is a trip-ticket system implemented to monitor the disposal of C&D and solid wastes at public filling facilities and landfills? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.02 | S8.5 | Is a recording system implemented to record the amount of wastes generated, recycled and disposed of? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.03 | S8.5 | IS the Contractor registered as a chemical waste producer? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.04 | S8.5 | Are chemical waste separated from other waste and collected by a licensed chemical waste collector? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.05 | S8.5 | Are trip tickets for chemical waste disposal available for inspection? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.06 | S8.5 | Is chemical waste reused and recycled on site as far as practicable? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.07 | S8.5 | Are all containers for chemical waste properly labelled? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.08 | S8.5 | Is chemical waste storage area used solely for storage of chemical waste and properly labelled? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.09 | S8.5 | Are incompatible chemical wastes stored in different areas? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.10 | S8.5 | Is the chemical waste storage area enclosed on at least 3 sides and adequately ventilated? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.11 | S8.5 | Is an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or of 20% by volume of the chemical waste stored in that area, whichever is the greatest, provide? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.12 | S8.5 | Are a routine cleaning and maintenance programme implemented for drainage systems, sump pits, and oil interceptors? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.13 | S8.5 | Are sufficient general refuse disposal/collection points provided on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.14 | S8.5 | Is general refuse disposed of properly and regularly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.15 | S8.5 | Are appropriate measures adopted to minimize windblown litter and dust during transportation of waste? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.16 | S8.5 | Are individual collectors for aluminum cans, plastic bottles and packaging material and office paper provided to encourage waste segregation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.17 | S8.5 | Are C&D wastes sorted on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.18 | S8.5 | Are C&D waste disposed of properly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.19 | S8.5 | Are unused C&D materials or chemicals recycled or reused to reduce the quantity of waste? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.20 | S8.5 | Are public fill and C&D waste reuse on site as far as practicable to avoid disposal off-site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

14/10



Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|-------------|----------------|---|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 4.21 | S8.5 | Are the construction materials stored properly to minimize the potential for damage or contamination? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.22 | S8.5 | Is a dumping license obtained to deliver public fill to public filling areas? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.00 | | Landscape and Visual | | | | |
| 5.01 | S11.10 & 11.11 | Are Is site hoarding provided? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.02 | S11.10 & 11.11 | Are vegetation disturbance minimized or soil protected to reduce potential soil erosion? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.03 | S11.10 & 11.11 | Are construction light oriented away from the sensitive receivers? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.04 | S11.10 & 11.11 | Is grass hydroseeding provided to slopes as soon as the completion of works? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.05 | S11.10 & 11.11 | Are damages to trees outside site boundary due construction works avoided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.06 | S11.10 & 11.11 | Are excavation works carried out manually instead of machinery operation within 2.5m vicinity of any preserved trees? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.07 | S11.10 & 11.11 | Are the retained and transplanted tree(s) properly protected and in good conditions? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.08 | S11.10 & 11.11 | Are surgery works carried out for damaged trees? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.00 | | Ecology | | | | |
| 6.01 | S9.7 | Is site runoff properly treated to prevent any silty runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.02 | S9.7 | Are silt trap installed and well-maintained? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.03 | S9.7 | Are stockpiles properly covered to avoid generating silty runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.04 | S9.7 | Are construction works restricted to works area which are clearly defined? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.05 | S9.7 | For slope mitigation works within the Clear Water Bay Country Park, are tree felling and damages to trees, the exact locations of the flexible barrier foundation plates, soil nails and rock dowels adjusted during detailed design, and a setback distance from existing trees is recommended to be maintained as far as practical? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.06 | S9.7 | Are pruning of tree canopies along the alignment of the flexible barriers limited to a minimum? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.07 | S9.7 | Are the alignment of flexible barriers optimized to preserve all species of conservation interest and minimize the impact to the existing vegetation as far as practicable? Are the alignment of flexible barriers positioned at minimum 1.5 m in a radius away from these individuals? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.08 | S9.7 | At the detailed design stage prior to the commencement of the slope mitigation works, is vegetation survey carried out at the slope mitigation areas within the Clear Water Bay | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

14/10



Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|-------------|----------|--|-------------------------------------|-------------------------------------|--------------------------|---------------|
| | | Country Park to assess the condition and identify the location of each individual of Marsdenia lachnostoma and other flora species of conservation interest that may be directly affected by the construction works? | | | | |
| 6.09 | S9.7 | Is temporary fencing installed to fence off the concerned species either in groups of individually within the works area and in the close proximity to prevent from being damaged and disturbed during construction? Is a sign identifying the site attached to the fence and flagging tape shall be attached to the individuals to visualize their locations? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.10 | S9.7 | Is a specification for fencing and demarcating individuals of Marsdenia lachnostoma (or other flora species of conservation interest, if found) adjacent to the proposed alignment of the flexible barriers prepared to protect the species? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.11 | S9.7 | Is any induction training provided to all site personnel in order to brief them on this flora of conservation interest including the locations and their importance? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.12 | S9.7 | Is the resident site supervisory staff closely monitor the conditions of concerned individuals during construction of flexible barriers in the close proximity? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.13 | S9.7 | Are fences erected along the boundary of the works area before the commencement of works to prevent vehicle movements and encroachment of personnel onto adjacent areas? | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.14 | S9.7 | Is regular check of the work site boundaries performed to ensure that they are not breached and that damage does not occur to surrounding areas? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.15 | S9.7 | Is any damage and disturbance avoided, particularly those caused by filling and illegal dumping, to the surrounding habitats through proper management of waste disposal? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.16 | S9.7 | Are temporarily affected areas reinstated, particularly the habitats of plantation and shrubland-grassland immediately after completion of construction works, through on-site tree/shrub planting? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.15 | S9.7 | Are affected habitats within the Clear Water Bay Country Bay reinstated by hydro-seeding and planting of climbers and native shrub seedlings where practical upon completion of the slope mitigation works? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.00 | | Landfill Gas Hazard | | | | |
| 7.01 | S12.7 | Are the safety procedures implemented to minimise the risks of fires and explosions, asphyxiation of works and toxicity effects during all works? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.02 | S12.7 | Are the gas detection equipment and precautions being used during trenching and excavation as well as creation of confined spaces? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.03 | S12.7 | Are the training with regard to the awareness of potential hazards of working in confined spaces provided from the Contractor to the workers? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.04 | S12.7 | Are the safety officers trained with regard to landfill gas and leachate related hazards and presented on the site throughout the works undertaken below grade? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.05 | S12.7 | Are the all personnel working on site and all visitor made aware of the possibility of ignition of gas, the possible presence of contaminated water and the need to avoid physical contact? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |

14/10



Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|-------------|----------|---|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 7.06 | S12.7 | Is the monitoring of landfill gas being undertaken in all excavations, manholes, chambers and any confined spaces? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.07 | S12.7 | Are the monitoring frequency and areas being specified by the safety officers or appropriately qualified person? Are the all measurements being recorded and documented? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.08 | S12.7 | Is the drilling proceeded with adequate care and precautions against the potential hazards? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.09 | S12.7 | Is the method statement covering all normal and emergency procedures provided by the drilling contractor prior to the commencement of the site works? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.10 | S12.7 | Are the below ground services entries being sealed to prevent gas entry? Are the grilled metal covers being used for below grade cable trenches? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.11 | S12.7 | Is each manhole or utility pit monitored with two measurements (at mid-depth and base) for minimum of 10 minutes? Is the steady reading and peak reading recorded at each manhole or utility pit? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.12 | S12.7 | Are the warning signs of the hazards of landfill gas and its possible presence on site posted in prominent places? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 8.00 | | Overall | | | | |
| 8.01 | | Is the EM&A properly implemented in general? | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

14/10



Acuity Sustainability Consulting Limited

Unit C, 11/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon
T: 2333-6823 | F: 2333-1316 | E: genera@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

Remark / Follow up of Observation(s) and Non-compliance(s) of Last Weekly Site Inspection:

Observation(s)
No major observations were observed on the reporting day.

Signatures:

ET
Representative

(Name: *Chowman*)

Contractor's
Representative

(Name: *Tobey Tey*)

Supervising Officer's
Representative

(Name: *Y.K. Poon*)

IEC's
Representative

(Name: *Rebecca*)

WSD's
Representative

N/A

(Name: *N/A*)



Acuity Sustainability Consulting Limited

Unit C, 11/F., Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon
 T: 2333-6823 | F: 2333-1316 | E: genera@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

WEEKLY ENVIRONMENTAL INSPECTION CHECKLIST

Inspection Date: 20/10/2020 Inspected by: ET: Charlene Lai SO: Y. K. Pan WSD: N/A
 Inspection Time: 14:33-17:00 Contractor: Brian Kam IEC: N/A

| | | | | | | | |
|-------------|---|--------------------------------|-----------------------------------|----------------------------------|-------------------------------|-----------------------------------|-------------------------------|
| Weather | <input checked="" type="checkbox"/> Sunny | <input type="checkbox"/> Fine | <input type="checkbox"/> Overcast | <input type="checkbox"/> Drizzle | <input type="checkbox"/> Rain | <input type="checkbox"/> Storm | <input type="checkbox"/> Hazy |
| Temperature | <input type="checkbox"/> 28 | °C | | Humidity | <input type="checkbox"/> High | <input type="checkbox"/> Moderate | <input type="checkbox"/> Low |
| Wind | <input checked="" type="checkbox"/> Calm | <input type="checkbox"/> Light | <input type="checkbox"/> Breeze | <input type="checkbox"/> Strong | | | |

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|-------------|----------|---|-------------------------------------|-------------------------------------|--------------------------|--------------------------------------|
| 0.00 | | General | | | | |
| 0.01 | | Is the current Environmental Permit displayed conspicuously at all vehicle site entrances/exits for public's information at any time? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 0.02 | | Is ET Leader's log-book kept readily available for inspections? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.00 | | Construction Dust | | | | |
| 1.01 | S4.8.1 | Are dusty materials, such as excavated materials, building debris and construction materials, and exposed earth surface properly covered to prevent dust emission? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <u>dusty materials were kept wet</u> |
| 1.02 | S4.8.1 | Are screenings, enclosures, water spraying or vacuum cleaning devices provided to dusty construction works for dust suppression? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <u>water spraying</u> |
| 1.03 | S4.8.1 | Are fumes or smoke emitting plants or construction activities shielded by a screen? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.04 | S4.8.1 | Are wheel-washing facilities with high-pressure water jets provided at all site exits? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.05 | S4.8.1 | Is wheel-washing provided to all vehicles leaving the site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.06 | S4.8.1 | Are road section near the site exit free from dusty material? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.07 | S4.8.1 | Are all main haul roads inside the site paved or sprayed with water to minimize dust emission during vehicle movement? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <u>paved + sprayed</u> |
| 1.08 | S4.8.1 | Are water spraying provided immediately prior to any loading or transfer of dusty materials? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.09 | S4.8.1 | Are covers provided to all dump trucks carrying dusty materials when entering and leaving the site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.10 | S4.8.1 | Are the working areas for uprooting of trees, shrubs, or vegetation or the removal of boulders, poles, pillars sprayed with water to maintain the entire surface wet? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.11 | S4.8.1 | Is exposed earth properly treated within six months after the last construction activity on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.12 | S4.8.1 | Does the operation of plants on site free form dark smoke emission? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <u>✓ N/A</u> |

20/10



Acuity Sustainability Consulting Limited

Unit C, 11/F., Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon
 T: 2333-6823 | F: 2333-1316 | E: genera@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|-------------|----------|---|-------------------------------------|-------------------------------------|--------------------------|-------------------------------|
| 1.13 | S4.8.1 | Are vehicles travelling at speed not exceeding 15km/hr within the site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.14 | S4.8.1 | Are stock of more than 20 bags of cement or day PFA covered or sheltered on top and 3 sides? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | obs (1) |
| 1.15 | S4.8.1 | Are de-bagging, batching and mixing processes of bagged cement carried out in sheltered areas? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.16 | S4.8.1 | Are hoarding of at least 2.4m high provided along the site boundary adjoining areas accessible by the public? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.17 | S4.8.1 | Is open burning prohibited? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.00 | | Construction Noise (Airborne) | | | | |
| 2.01 | S5.7 | Are quiet plants adopted on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | ✓ noise label |
| 2.02 | S5.7 | Are the PME's operating on site well-maintained to minimize the generation of excessive noise? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | ✓ maintenance record |
| 2.03 | S5.7 | Are plants throttled down or turned off when not in use? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.04 | S5.7 | Are the plants known to emit noise strongly in one direction oriented to face away from NSRs? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | ✓ no nearby |
| 2.05 | S5.7 | Are moveable barriers provided to screen NSRs from plant or noisy operations? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | ✓ noise |
| 2.06 | S5.7 | Are silencers, mufflers and enclosures provided to plants? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.07 | S5.7 | Are the hoods, cover panels and inspection hatches of PME's closed during operation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.08 | S5.7 | Are purposely-built site hoarding construction with appropriate materials provided along the site boundary? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.09 | S5.7 | Are noisy operation properly scheduled to minimize exposure and cumulative impacts to nearby sensitive receivers? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.10 | S5.7 | Are valid noise emission label(s) affixed to all hand-held breakers operating on site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.11 | S5.7 | Are valid noise emission label(s) affixed to all air compressors operating on site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.12 | S5.7 | Are all construction noise permit(s) applied for percussive piling work? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.13 | S5.7 | Are construction noise permit(s) applied for general construction works during restricted hours? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | ✓ updated CNR |
| 2.14 | S5.7 | Are valid construction noise permit(s) displayed at all vehicular exits? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.00 | | Water Quality | | | | |
| 3.01 | S6.9 | Is effluent discharge license obtained for wastewater discharge from site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.02 | S6.9 | Is effluent discharged according to the effluent discharge license? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | ✓ no water discharge observed |
| 3.03 | S6.9 | Is wastewater discharge from site properly treated prior to discharge? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |

2/10



Acuity Sustainability Consulting Limited

Unit C, 11/F., Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon
 T: 2333-6823 | F: 2333-1316 | E: genera@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|----------|----------|--|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 3.04 | S6.9 | Are perimeter channels provided to intercept storm runoff from outside the site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.05 | S6.9 | Are sand/silt removal facilities such as sand/silt traps and sediment basins provided to remove sand/silt particles from runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.06 | S6.9 | Is surface runoff diverted to sedimentation facilities? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.07 | S6.9 | Is the drainage system properly maintained? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.08 | S6.9 | Are construction works carefully programmed to minimize soil excavation works during rainy seasons? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.09 | S6.9 | Are exposed soil surface protected by paving as soon as possible to reduce the potential of soil erosion? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.10 | S6.9 | Are temporary access roads protected by crushed gravel? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.11 | S6.9 | Are exposed slope surface properly protected? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.12 | S6.9 | Is trench excavation avoided in the wet season as far as practicable, or if necessary, backfilled in short sections after excavation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.13 | S6.9 | Are open stockpiles of construction materials on site covered by tarpaulin or similar fabric during construction? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.14 | S6.9 | Is runoff from wheel-washing facilities avoided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.15 | S6.9 | Is oil leakage or spillage prevented? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | ✓ drip tray |
| 3.16 | S6.9 | Are there any measures to prevent the release of oil and grease into the storm drainage system? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.17 | S6.9 | Are the oil interceptors/ grease traps properly maintained? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.18 | S6.9 | Are debris and rubbish generated on site collected, handled and disposed of properly to avoid them entering the streams? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.19 | S6.9 | Are all fuel tanks and storage areas provided with locks and be sited on sealed areas, within bunds of capacity equal to 110% of the storage capacity of the largest tank? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.20 | S6.9 | Are tanks, containers, storage area bunded and the locations locked as far as possible from the sensitive watercourse and stormwater drains? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.21 | S6.9 | Are sufficient chemical toilets provided on site to handle sewage from construction work force? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.22 | S6.9 | Are sewage disposal and toilet maintenance of the portable chemical toilets provided by the licensed contractors? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.23 | S6.9 | Is concrete washing water properly collected and treated prior to discharge? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.24 | S6.9 | Is suitable type of silt curtains deployed during dredging to reduce the elevation of suspended solids to nearby sensitive receivers? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.25 | S6.9 | Is closed grab dredger used to reduce the potential leakage of sediments? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |

20/10

Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|----------|----------|--|-------------------------------------|--------------------------|--------------------------|---------------|
| 3.26 | S6.9 | Is closed grab dredger of 3 to 6 m ³ used for dredging at seawater intake? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.27 | S6.9 | Is specific work staff assigned the responsibility for monitoring the number of grab dredged per hour? Is number of cycle limited to 20-21 grab per hour for 3m ³ closed grab, 10-11 grab per hour for 6m ³ closed grab? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.28 | S6.9 | Is the grab operated in slow and controlled manner such that the impact to seabed by the grab when being lowered could be minimized? Is the operator ensured the grab be properly closed before lifting the grab? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.29 | S6.9 | Is the maximum allowed dredging rate at the seawater intake limited to 750 m ³ /day while the maximum allowed dredging rate at the submarine outfall is 3,500 m ³ /day? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.30 | S6.9 | Is dredged marine sediment disposed of in a gazetted marine disposal area in accordance with marine dumping permit conditions of the Dumping at Sea Ordinance (DASO)? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.31 | S6.9 | Are disposal vessels fitted with tight bottom seals in order to prevent leakage of material during transport? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.32 | S6.9 | Are barges filled to a level which ensures that material does not spill over during transport to the disposal site and that adequate freeboard is maintained to ensure that the decks are not washed by wave action? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.33 | S6.9 | Are excess materials cleaned from decks and exposed fittings before the vessel is moved from the dredging area after dredging? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.34 | S6.9 | Are the contractor(s) confirmed that the works cause no visible foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the dredging site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.35 | S6.9 | When the dredged material has been unloaded at the disposal areas, is any material accumulated on the deck or other exposed parts of the vessel removed and placed in the hold or a hopper? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.36 | S6.9 | Is dredger maintained adequate clearance between vessels and the seabed at all states of the tide and reduce operations speed to ensure that excessive turbidity is not generated by turbulence from vessel movement or propeller wash? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.37 | S6.9 | Is the contractor shall regularly inspect the silt curtains and check that they are moored and marked to avoid danger to marine traffic? Is regular inspection on the integrity of the silt curtain carried out by the contractor and any damage to the silt curtain shall be repaired by the contractor promptly? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.38 | S6.9 | Are all vessels have a clean ballast system? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.39 | S6.9 | Are all vessels well maintained and inspected before use to limit any potential discharges to the marine environment? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.40 | S6.9 | Is any discharge of sewage/grey wastewater? Is wastewater from potentially contaminated area on working vessels should be minimized and collected? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.41 | S6.9 | Is any soil waste disposed overboard? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |



Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|-------------|----------|--|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 4.00 | | Waste Management | | | | |
| 4.01 | S8.5 | Is a trip-ticket system implemented to monitor the disposal of C&D and solid wastes at public filling facilities and landfills? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.02 | S8.5 | Is a recording system implemented to record the amount of wastes generated, recycled and disposed of? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.03 | S8.5 | IS the Contractor registered as a chemical waste producer? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.04 | S8.5 | Are chemical waste separated from other waste and collected by a licensed chemical waste collector? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.05 | S8.5 | Are trip tickets for chemical waste disposal available for inspection? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.06 | S8.5 | Is chemical waste reused and recycled on site as far as practicable? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.07 | S8.5 | Are all containers for chemical waste properly labelled? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.08 | S8.5 | Is chemical waste storage area used solely for storage of chemical waste and properly labelled? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.09 | S8.5 | Are incompatible chemical wastes stored in different areas? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.10 | S8.5 | Is the chemical waste storage area enclosed on at least 3 sides and adequately ventilated? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.11 | S8.5 | Is an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or of 20% by volume of the chemical waste stored in that area, whichever is the greatest, provide? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.12 | S8.5 | Are a routine cleaning and maintenance programme implemented for drainage systems, sump pits, and oil interceptors? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.13 | S8.5 | Are sufficient general refuse disposal/collection points provided on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.14 | S8.5 | Is general refuse disposed of properly and regularly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.15 | S8.5 | Are appropriate measures adopted to minimize windblown litter and dust during transportation of waste? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.16 | S8.5 | Are individual collectors for aluminum cans, plastic bottles and packaging material and office paper provided to encourage waste segregation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.17 | S8.5 | Are C&D wastes sorted on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.18 | S8.5 | Are C&D waste disposed of properly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.19 | S8.5 | Are unused C&D materials or chemicals recycled or reused to reduce the quantity of waste? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.20 | S8.5 | Are public fill and C&D waste reuse on site as far as practicable to avoid disposal off-site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

20/10



Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|-------------|----------------|---|-------------------------------------|-------------------------------------|--------------------------|-------------------------------------|
| 4.21 | S8.5 | Are the construction materials stored properly to minimize the potential for damage or contamination? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.22 | S8.5 | Is a dumping license obtained to deliver public fill to public filling areas? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.00 | | Landscape and Visual | | | | |
| 5.01 | S11.10 & 11.11 | Are Is site hoarding provided? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.02 | S11.10 & 11.11 | Are vegetation disturbance minimized or soil protected to reduce potential soil erosion? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.03 | S11.10 & 11.11 | Is construction light oriented away from the sensitive receivers? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.04 | S11.10 & 11.11 | Is grass hydroseeding provided to slopes as soon as the completion of works? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.05 | S11.10 & 11.11 | Are damages to trees outside site boundary due construction works avoided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.06 | S11.10 & 11.11 | Is excavation works carried out manually instead of machinery operation within 2.5m vicinity of any preserved trees? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.07 | S11.10 & 11.11 | Are the retained and transplanted tree(s) properly protected and in good conditions? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.08 | S11.10 & 11.11 | Are surgery works carried out for damaged trees? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.00 | | Ecology | | | | |
| 6.01 | S9.7 | Is site runoff properly treated to prevent any silly runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.02 | S9.7 | Are silt trap installed and well-maintained? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.03 | S9.7 | Are stockpiles properly covered to avoid generating silty runoff? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <i>dusty machines were kept wet</i> |
| 6.04 | S9.7 | Are construction works restricted to works area which are clearly defined? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.05 | S9.7 | For slope mitigation works within the Clear Water Bay Country Park, are tree felling and damages to trees, the exact locations of the flexible barrier foundation plates, soil nails and rock dowels adjusted during detailed design, and a setback distance from existing trees is recommended to be maintained as far as practical? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.06 | S9.7 | Are pruning of tree canopies along the alignment of the flexible barriers limited to a minimum? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.07 | S9.7 | Are the alignment of flexible barriers optimized to preserve all species of conservation interest and minimize the impact to the existing vegetation as far as practicable? Are the alignment of flexible barriers positioned at minimum 1.5 m in a radius away from these individuals? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.08 | S9.7 | At the detailed design stage prior to the commencement of the slope mitigation works, is vegetation survey carried out at the slope mitigation areas within the Clear Water Bay | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |



Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|-------------|----------|--|-------------------------------------|-------------------------------------|--------------------------|---------------|
| | | Country Park to assess the condition and identify the location of each individual of Marsdenia lachnostoma and other flora species of conservation interest that may be directly affected by the construction works? | | | | |
| 6.09 | S9.7 | Is temporary fencing installed to fence off the concerned species either in groups of individually within the works area and in the close proximity to prevent from being damaged and disturbed during construction? Is a sign identifying the site attached to the fence and flagging tape shall be attached to the individuals to visualize their locations? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.10 | S9.7 | Is a specification for fencing and demarcating individuals of Marsdenia lachnostoma (or other flora species of conservation interest, if found) adjacent to the proposed alignment of the flexible barriers prepared to protect the species? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.11 | S9.7 | Is any induction training provided to all site personnel in order to brief them on this flora of conservation interest including the locations and their importance? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.12 | S9.7 | Is the resident site supervisory staff closely monitor the conditions of concerned individuals during construction of flexible barriers in the close proximity? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.13 | S9.7 | Are fences erected along the boundary of the works area before the commencement of works to prevent vehicle movements and encroachment of personnel onto adjacent areas? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.14 | S9.7 | Is regular check of the work site boundaries performed to ensure that they are not breached and that damage does not occur to surrounding areas? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.15 | S9.7 | Is any damage and disturbance avoided, particularly those caused by filling and illegal dumping, to the surrounding habitats through proper management of waste disposal? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.16 | S9.7 | Are temporarily affected areas reinstated, particularly the habitats of plantation and shrubland-grassland immediately after completion of construction works, through on-site tree/shrub planting? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.15 | S9.7 | Are affected habitats within the Clear Water Bay Country Bay reinstated by hydro-seeding and planting of climbers and native shrub seedlings where practical upon completion of the slope mitigation works? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.00 | | Landfill Gas Hazard | | | | |
| 7.01 | S12.7 | Are the safety procedures implemented to minimise the risks of fires and explosions, asphyxiation of works and toxicity effects during all works? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.02 | S12.7 | Are the gas detection equipment and precautions being used during trenching and excavation as well as creation of confined spaces? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.03 | S12.7 | Are the training with regard to the awareness of potential hazards of working in confined spaces provided from the Contractor to the workers? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.04 | S12.7 | Are the safety officers trained with regard to landfill gas and leachate related hazards and presented on the site throughout the works undertaken below grade? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.05 | S12.7 | Are the all personnel working on site and all visitor made aware of the possibility of ignition of gas, the possible presence of contaminated water and the need to avoid physical contact? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |

20/10

Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|-------------|----------|---|-------------------------------------|--------------------------|--------------------------|---------------|
| 7.06 | S12.7 | Is the monitoring of landfill gas being undertaken in all excavations, manholes, chambers and any confined spaces? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.07 | S12.7 | Are the monitoring frequency and areas being specified by the safety officers or appropriately qualified person? Are the all measurements being recorded and documented? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.08 | S12.7 | Is the drilling proceeded with adequate care and precautions against the potential hazards? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.09 | S12.7 | Is the method statement covering all normal and emergency procedures provided by the drilling contractor prior to the commencement of the site works? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.10 | S12.7 | Are the below ground services entries being sealed to prevent gas entry? Are the grilled metal covers being used for below grade cable trenches? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.11 | S12.7 | Is each manhole or utility pit monitored with two measurements (at mid-depth and base) for minimum of 10 minutes? Is the steady reading and peak reading recorded at each manhole or utility pit? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.12 | S12.7 | Are the warning signs of the hazards of landfill gas and its possible presence on site posted in prominent places? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 8.00 | | Overall | | | | |
| 8.01 | | Is the EM&A properly implemented in general? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |

20/10



Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

Remark / Follow up of Observation(s) and Non-compliance(s) of Last Weekly Site Inspection:

Observation(s)

(1) Stock of more than 20 bags of cement / dry pulverized fuel ash was not covered / enclosed in an area with 3 sides covered. at combine shaft area.

Reminders

(1) Housekeeping at the chemical drip tray was removed. Emptied chemical containers should be removed at combine shaft area. & off ActiDAFF

(2) Construction activities involving dusty materials have to be sprayed with water / other dust suppression measures to limit dust emission.

Signatures:

| | | | | |
|------------------------------|--------------------------------|---|-------------------------|-------------------------|
| ET Representative | Contractor's Representative | Supervising Officer's Representative | IEC's Representative | WSD's Representative |
| | | | N/A | N/A |
| (Name: <i>Charence Lau</i>) | (Name: <i>Brian Lam</i>) | (Name: <i>J.K. Lam</i>) | (Name: N/A) | (Name: N/A) |

20/10/2020



Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

WEEKLY ENVIRONMENTAL INSPECTION CHECKLIST

Inspection Date: 30/10/2020 Inspected by: ET: Charlene Lau SO: Raymond WSD: W.K. Lau
 Contractor: Brian Kam IEC: Kessine Cheung
 Inspection Time: 09:30 - 12:33

| | | | | | | | |
|-------------|---|--------------------------------|-----------------------------------|----------------------------------|--|--------------------------------|-------------------------------|
| Weather | | | | | | | |
| Condition | <input checked="" type="checkbox"/> Sunny | <input type="checkbox"/> Fine | <input type="checkbox"/> Overcast | <input type="checkbox"/> Drizzle | <input type="checkbox"/> Rain | <input type="checkbox"/> Storm | <input type="checkbox"/> Hazy |
| Temperature | <u>27</u> C | Humidity | | <input type="checkbox"/> High | <input checked="" type="checkbox"/> Moderate | <input type="checkbox"/> Low | |
| Wind | <input checked="" type="checkbox"/> Calm | <input type="checkbox"/> Light | <input type="checkbox"/> Breeze | <input type="checkbox"/> Strong | | | |

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|-------------------------------|----------|---|-------------------------------------|-------------------------------------|--------------------------|---|
| 0.00 General | | | | | | |
| 0.01 | | Is the current Environmental Permit displayed conspicuously at all vehicle site entrances/exits for public's information at any time? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 0.02 | | Is ET Leader's log-book kept readily available for inspections? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.00 Construction Dust | | | | | | |
| 1.01 | S4.8.1 | Are dusty materials, such as excavated materials, building debris and construction materials, and exposed earth surface properly covered to prevent dust emission? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <i>Dusty materials were kept wet to limit dust emission</i> |
| 1.02 | S4.8.1 | Are screenings, enclosures, water spraying or vacuum cleaning devices provided to dusty construction works for dust suppression? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <i>dusty materials were kept wet to limit dust emission</i> |
| 1.03 | S4.8.1 | Are fumes or smoke emitting plants or construction activities shielded by a screen? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.04 | S4.8.1 | Are wheel-washing facilities with high-pressure water jets provided at all site exits? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.05 | S4.8.1 | Is wheel-washing provided to all vehicles leaving the site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.06 | S4.8.1 | Are road section near the site exit free from dusty material? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.07 | S4.8.1 | Are all main haul roads inside the site paved or sprayed with water to minimize dust emission during vehicle movement? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <i>paved</i> |
| 1.08 | S4.8.1 | Are water spraying provided immediately prior to any loading or transfer of dusty materials? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <i>dusty materials were kept wet to limit dust emission</i> |
| 1.09 | S4.8.1 | Are covers provided to all dump trucks carrying dusty materials when entering and leaving the site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.10 | S4.8.1 | Are the working areas for uprooting of trees, shrubs, or vegetation or the removal of boulders, poles, pillars sprayed with water to maintain the entire surface wet? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.11 | S4.8.1 | Is exposed earth properly treated within six months after the last construction activity on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.12 | S4.8.1 | Does the operation of plants on site free form dark smoke emission? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <i>✓ no steam labels</i> |

30/10



Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|-------------|----------|---|-------------------------------------|-------------------------------------|--------------------------|---|
| 1.13 | S4.8.1 | Are vehicles travelling at speed not exceeding 15km/hr within the site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.14 | S4.8.1 | Are stock of more than 20 bags of cement or day PFA covered or sheltered on top and 3 sides? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | No stock of more than 20 bags of cement observed. |
| 1.15 | S4.8.1 | Are de-bagging, batching and mixing processes of bagged cement carried out in sheltered areas? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.16 | S4.8.1 | Are hoarding of at least 2.4m high provided along the site boundary adjoining areas accessible by the public? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.17 | S4.8.1 | Is open burning prohibited? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.00 | | Construction Noise (Airborne) | | | | |
| 2.01 | S5.7 | Are quiet plants adopted on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | ✓ QM EPLAN + noise label |
| 2.02 | S5.7 | Are the PME's operating on site well-maintained to minimize the generation of excessive noise? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | ✓ maintenance record |
| 2.03 | S5.7 | Are plants throttled down or turned off when not in use? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.04 | S5.7 | Are the plants known to emit noise strongly in one direction oriented to face away from NSRs? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | ✓ Low noise NSR. |
| 2.05 | S5.7 | Are moveable barriers provided to screen NSRs from plant or noisy operations? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.06 | S5.7 | Are silencers, mufflers and enclosures provided to plants? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.07 | S5.7 | Are the hoods, cover panels and inspection hatches of PME's closed during operation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.08 | S5.7 | Are purposely-built site hoarding construction with appropriate materials provided along the site boundary? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.09 | S5.7 | Are noisy operation properly scheduled to minimize exposure and cumulative impacts to nearby sensitive receivers? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.10 | S5.7 | Are valid noise emission label(s) affixed to all hand-held breakers operating on site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.11 | S5.7 | Are valid noise emission label(s) affixed to all air compressors operating on site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.12 | S5.7 | Are all construction noise permit(s) applied for percussive piling work? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.13 | S5.7 | Are construction noise permit(s) applied for general construction works during restricted hours? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.14 | S5.7 | Are valid construction noise permit(s) displayed at all vehicular exits? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.00 | | Water Quality | | | | |
| 3.01 | S6.9 | Is effluent discharge license obtained for wastewater discharge from site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.02 | S6.9 | Is effluent discharged according to the effluent discharge license? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | ✓ No water discharge as observed day. |
| 3.03 | S6.9 | Is wastewater discharge from site properly treated prior to discharge? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |



Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|----------|----------|--|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 3.04 | S6.9 | Are perimeter channels provided to intercept storm runoff from outside the site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.05 | S6.9 | Are sand/silt removal facilities such as sand/silt traps and sediment basins provided to remove sand/silt particles from runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.06 | S6.9 | Is surface runoff diverted to sedimentation facilities? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.07 | S6.9 | Is the drainage system properly maintained? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.08 | S6.9 | Are construction works carefully programmed to minimize soil excavation works during rainy seasons? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.09 | S6.9 | Are exposed soil surface protected by paving as soon as possible to reduce the potential of soil erosion? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.10 | S6.9 | Are temporary access roads protected by crushed gravel? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.11 | S6.9 | Are exposed slope surface properly protected? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.12 | S6.9 | Is trench excavation avoided in the wet season as far as practicable, or if necessary, backfilled in short sections after excavation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.13 | S6.9 | Are open stockpiles of construction materials on site covered by tarpaulin or similar fabric during construction? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.14 | S6.9 | Is runoff from wheel-washing facilities avoided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.15 | S6.9 | Is oil leakage or spillage prevented? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.16 | S6.9 | Are there any measures to prevent the release of oil and grease into the storm drainage system? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.17 | S6.9 | Are the oil interceptors/ grease traps properly maintained? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.18 | S6.9 | Are debris and rubbish generated on site collected, handled and disposed of properly to avoid them entering the streams? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | obs (1) |
| 3.19 | S6.9 | Are all fuel tanks and storage areas provided with locks and be sited on sealed areas, within bunds of capacity equal to 110% of the storage capacity of the largest tank? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.20 | S6.9 | Are tanks, containers, storage area bunded and the locations locked as far as possible from the sensitive watercourse and stormwater drains? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.21 | S6.9 | Are sufficient chemical toilets provided on site to handle sewage from construction work force? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.22 | S6.9 | Are sewage disposal and toilet maintenance of the portable chemical toilets provided by the licensed contractors? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.23 | S6.9 | Is concrete washing water properly collected and treated prior to discharge? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.24 | S6.9 | Is suitable type of silt curtains deployed during dredging to reduce the elevation of suspended solids to nearby sensitive receivers? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.25 | S6.9 | Is closed grab dredger used to reduce the potential leakage of sediments? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |

30/10

Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|----------|----------|--|-------------------------------------|--------------------------|--------------------------|---------------|
| 3.26 | S6.9 | Is closed grab dredger of 3 to 6 m ³ used for dredging at seawater intake? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.27 | S6.9 | Is specific work staff assigned the responsibility for monitoring the number of grab dredged per hour? Is number of cycle limited to 20-21 grab per hour for 3m ³ closed grab, 10-11 grab per hour for 6m ³ closed grab? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.28 | S6.9 | Is the grab operated in slow and controlled manner such that the impact to seabed by the grab when being lowered could be minimized? Is the operator ensured the grab be properly closed before lifting the grab? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.29 | S6.9 | Is the maximum allowed dredging rate at the seawater intake limited to 750 m ³ /day while the maximum allowed dredging rate at the submarine outfall is 3,500 m ³ /day? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.30 | S6.9 | Is dredged marine sediment disposed of in a gazetted marine disposal area in accordance with marine dumping permit conditions of the Dumping at Sea Ordinance (DASO)? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.31 | S6.9 | Are disposal vessels fitted with tight bottom seals in order to prevent leakage of material during transport? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.32 | S6.9 | Are barges filled to a level which ensures that material does not spill over during transport to the disposal site and that adequate freeboard is maintained to ensure that the decks are not washed by wave action? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.33 | S6.9 | Are excess materials cleaned from decks and exposed fittings before the vessel is moved from the dredging area after dredging? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.34 | S6.9 | Are the contractor(s) confirmed that the works cause no visible foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the dredging site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.35 | S6.9 | When the dredged material has been unloaded at the disposal areas, is any material accumulated on the deck or other exposed parts of the vessel removed and placed in the hold or a hopper? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.36 | S6.9 | Is dredger maintained adequate clearance between vessels and the seabed at all states of the tide and reduce operations speed to ensure that excessive turbidity is not generated by turbulence from vessel movement or propeller wash? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.37 | S6.9 | Is the contractor shall regularly inspect the silt curtains and check that they are moored and marked to avoid danger to marine traffic? Is regular inspection on the integrity of the silt curtain carried out by the contractor and any damage to the silt curtain shall be repaired by the contractor promptly? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.38 | S6.9 | Are all vessels have a clean ballast system? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.39 | S6.9 | Are all vessels well maintained and inspected before use to limit any potential discharges to the marine environment? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.40 | S6.9 | Is any discharge of sewage/grey wastewater? Is wastewater from potentially contaminated area on working vessels should be minimized and collected? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.41 | S6.9 | Is any soil waste disposed overboard? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |

30/10



Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|-------------|----------|--|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 4.00 | | Waste Management | | | | |
| 4.01 | S8.5 | Is a trip-ticket system implemented to monitor the disposal of C&D and solid wastes at public filling facilities and landfills? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.02 | S8.5 | Is a recording system implemented to record the amount of wastes generated, recycled and disposed of? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.03 | S8.5 | Is the Contractor registered as a chemical waste producer? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.04 | S8.5 | Are chemical waste separated from other waste and collected by a licensed chemical waste collector? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.05 | S8.5 | Are trip tickets for chemical waste disposal available for inspection? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.06 | S8.5 | Is chemical waste reused and recycled on site as far as practicable? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.07 | S8.5 | Are all containers for chemical waste properly labelled? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.08 | S8.5 | Is chemical waste storage area used solely for storage of chemical waste and properly labelled? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.09 | S8.5 | Are incompatible chemical wastes stored in different areas? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.10 | S8.5 | Is the chemical waste storage area enclosed on at least 3 sides and adequately ventilated? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.11 | S8.5 | Is an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or of 20% by volume of the chemical waste stored in that area, whichever is the greatest, provide? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.12 | S8.5 | Are a routine cleaning and maintenance programme implemented for drainage systems, sump pits, and oil interceptors? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.13 | S8.5 | Are sufficient general refuse disposal/collection points provided on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.14 | S8.5 | Is general refuse disposed of properly and regularly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.15 | S8.5 | Are appropriate measures adopted to minimize windblown litter and dust during transportation of waste? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.16 | S8.5 | Are individual collectors for aluminum cans, plastic bottles and packaging material and office paper provided to encourage waste segregation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.17 | S8.5 | Are C&D wastes sorted on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.18 | S8.5 | Are C&D waste disposed of properly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.19 | S8.5 | Are unused C&D materials or chemicals recycled or reused to reduce the quantity of waste? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.20 | S8.5 | Are public fill and C&D waste reuse on site as far as practicable to avoid disposal off-site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

30/10



Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|-------------|----------------|---|-------------------------------------|-------------------------------------|--------------------------|--|
| 4.21 | S8.5 | Are the construction materials stored properly to minimize the potential for damage or contamination? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <i>observed</i> |
| 4.22 | S8.5 | Is a dumping license obtained to deliver public fill to public filling areas? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.00 | | Landscape and Visual | | | | |
| 5.01 | S11.10 & 11.11 | Are Is site hoarding provided? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.02 | S11.10 & 11.11 | Are vegetation disturbance minimized or soil protected to reduce potential soil erosion? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.03 | S11.10 & 11.11 | Is construction light oriented away from the sensitive receivers? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.04 | S11.10 & 11.11 | Is grass hydroseeding provided to slopes as soon as the completion of works? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.05 | S11.10 & 11.11 | Are damages to trees outside site boundary due construction works avoided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.06 | S11.10 & 11.11 | Is excavation works carried out manually instead of machinery operation within 2.5m vicinity of any preserved trees? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.07 | S11.10 & 11.11 | Are the retained and transplanted tree(s) properly protected and in good conditions? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.08 | S11.10 & 11.11 | Are surgery works carried out for damaged trees? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.00 | | Ecology | | | | |
| 6.01 | S9.7 | Is site runoff properly treated to prevent any silty runoff? | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <i>no discharge on the surrounding</i> |
| 6.02 | S9.7 | Are silt trap installed and well-maintained? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.03 | S9.7 | Are stockpiles properly covered to avoid generating silty runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.04 | S9.7 | Are construction works restricted to works area which are clearly defined? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.05 | S9.7 | For slope mitigation works within the Clear Water Bay Country Park, are tree felling and damages to trees, the exact locations of the flexible barrier foundation plates, soil nails and rock dowels adjusted during detailed design, and a setback distance from existing trees is recommended to be maintained as far as practical? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.06 | S9.7 | Are pruning of tree canopies along the alignment of the flexible barriers limited to a minimum? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.07 | S9.7 | Are the alignment of flexible barriers optimized to preserve all species of conservation interest and minimize the impact to the existing vegetation as far as practicable? Are the alignment of flexible barriers positioned at minimum 1.5 m in a radius away from these individuals? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.08 | S9.7 | At the detailed design stage prior to the commencement of the slope mitigation works, is vegetation survey carried out at the slope mitigation areas within the Clear Water Bay | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

30/10



Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|-------------|----------|--|-------------------------------------|-------------------------------------|--------------------------|---------------|
| | | Country Park to assess the condition and identify the location of each individual of Marsdenia lachnostoma and other flora species of conservation interest that may be directly affected by the construction works? | | | | |
| 6.09 | S9.7 | Is temporary fencing installed to fence off the concerned species either in groups of individually within the works area and in the close proximity to prevent from being damaged and disturbed during construction? Is a sign identifying the site attached to the fence and flagging tape shall be attached to the individuals to visualize their locations? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.10 | S9.7 | Is a specification for fencing and demarcating individuals of Marsdenia lachnostoma (or other flora species of conservation interest, if found) adjacent to the proposed alignment of the flexible barriers prepared to protect the species? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.11 | S9.7 | Is any induction training provided to all site personnel in order to brief them on this flora of conservation interest including the locations and their importance? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.12 | S9.7 | Is the resident site supervisory staff closely monitor the conditions of concerned individuals during construction of flexible barriers in the close proximity? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.13 | S9.7 | Are fences erected along the boundary of the works area before the commencement of works to prevent vehicle movements and encroachment of personnel onto adjacent areas? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.14 | S9.7 | Is regular check of the work site boundaries performed to ensure that they are not breached and that damage does not occur to surrounding areas? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.15 | S9.7 | Is any damage and disturbance avoided, particularly those caused by filling and illegal dumping, to the surrounding habitats through proper management of waste disposal? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.16 | S9.7 | Are temporarily affected areas reinstated, particularly the habitats of plantation and shrubland-grassland immediately after completion of construction works, through on-site tree/shrub planting? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.15 | S9.7 | Are affected habitats within the Clear Water Bay Country Bay reinstated by hydro-seeding and planting of climbers and native shrub seedlings where practical upon completion of the slope mitigation works? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.00 | | Landfill Gas Hazard | | | | |
| 7.01 | S12.7 | Are the safety procedures implemented to minimise the risks of fires and explosions, asphyxiation of works and toxicity effects during all works? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.02 | S12.7 | Are the gas detection equipment and precautions being used during trenching and excavation as well as creation of confined spaces? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.03 | S12.7 | Are the training with regard to the awareness of potential hazards of working in confined spaces provided from the Contractor to the workers? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.04 | S12.7 | Are the safety officers trained with regard to landfill gas and leachate related hazards and presented on the site throughout the works undertaken below grade? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.05 | S12.7 | Are the all personnel working on site and all visitor made aware of the possibility of ignition of gas, the possible presence of contaminated water and the need to avoid physical contact? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |

30/10

Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

| Item No. | EIA ref. | | N/A | Yes | No | Photo/Remarks |
|-------------|----------|---|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 7.06 | S12.7 | Is the monitoring of landfill gas being undertaken in all excavations, manholes, chambers and any confined spaces? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.07 | S12.7 | Are the monitoring frequency and areas being specified by the safety officers or appropriately qualified person? Are the all measurements being recorded and documented? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.08 | S12.7 | Is the drilling proceeded with adequate care and precautions against the potential hazards? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.09 | S12.7 | Is the method statement covering all normal and emergency procedures provided by the drilling contractor prior to the commencement of the site works? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.10 | S12.7 | Are the below ground services entries being sealed to prevent gas entry? Are the grilled metal covers being used for below grade cable trenches? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.11 | S12.7 | Is each manhole or utility pit monitored with two measurements (at mid-depth and base) for minimum of 10 minutes? Is the steady reading and peak reading recorded at each manhole or utility pit? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 7.12 | S12.7 | Are the warning signs of the hazards of landfill gas and its possible presence on site posted in prominent places? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 8.00 | | Overall | | | | |
| 8.01 | | Is the EM&A properly implemented in general? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

3/10



Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

Remark / Follow up of Observation(s) and Non-compliance(s) of Last Weekly Site Inspection:

Observation(s)

(1) Housekeeping was reminded as C & D materials & general wastes were observed. not stored properly in designated containers. at Activatf and RO Areas.

Signatures:

ET Representative

(Name: *Chow Kai Lai*)

Contractor's Representative

(Name: *Brian Kwai*)

Supervising Officer's Representative

(Name: *Roginal Wee*)

IEC's Representative

(Name: *Rebecca Cheung*)

WSD's Representative

(Name: *WK LAD*)

30/10

Appendix J

Complaint Log

Statistical Summary of Environmental Complaints

| Reporting Period | Environmental Complaint Statistics | | |
|------------------------------|------------------------------------|------------|------------------|
| | Frequency | Cumulative | Complaint Nature |
| 01 Oct 2020 - 31 Oct 2020 | 0 | 0 | N/A |

Statistical Summary of Environmental Summons

| Reporting Period | Environmental Summons Statistics | | |
|------------------------------|----------------------------------|------------|---------|
| | Frequency | Cumulative | Details |
| 01 Oct 2020 - 31 Oct 2020 | 0 | 0 | N/A |

Statistical Summary of Environmental Prosecution

| Reporting Period | Environmental Prosecution Statistics | | |
|------------------------------|--------------------------------------|------------|---------|
| | Frequency | Cumulative | Details |
| 01 Oct 2020 - 31 Oct 2020 | 0 | 0 | N/A |

Appendix K

Impact Monitoring Schedule of Next Reporting Month (BLANK)

(BLANK)