

JOB NO.: TCS01216/21

WSD Contract No.: 3/WSD/20 -

Reclaimed Water Supply to Sheung Shui and Fanling

MONTHLY ENVIRONMENTAL MONITORING & AUDIT Report (No.4) – March 2022

PREPARED FOR WATER SUPPLIES DEPARTMENT

| Quality Index | | | |
|---------------|-------------------------|--------------------------|--------------------|
| Date | Reference No. | Prepared By | Approved By |
| 11 April 2022 | TCS01216/21/600/R0029v1 | Att | Am |
| | | | TW Tam |
| | | Martin Li | Environmental Team |
| | | Environmental Consultant | Leader |
| X 7 • | D (| D : /! | |

| Version | Date | Description |
|---------|---------------|------------------|
| 1 | 11 April 2022 | First Submission |
| | | |
| | | |

NATURE & TECHNOLOGIES (HK) LIMITED 科 技 環 保 港 (香 有 陷 1 司 Lot 12, Tam Kon Shan Road, North Tsing Yi, New Territories, Hong Kong 香港新界北青衣担杆山路 12 號地段 Tel 電話: (852) 2877 3122 Fax 傳真: (852) 2511 0922 Email 電郵: enquiry@nt.com.hk Website 網址: http://www.nt.com.hk

Date: 14th April 2022

Project Manager Water Supplies Department Immigration Tower, 7 Gloucester Road, Wan Chai, Hong Kong Attn: Mr. Freeman Kei

Dear Sir,

Agreement No. CE67/2017(WS) Reclaimed Water Supply to Sheung Shi and Fanling – Investigation, Design and Construction Independent Environmental Checker (IEC) Services for Shek Wu Hui Water Reclamation Plant under Contract No. 3/WSD/20

Monthly EM&A Monitoring Report for March 2022

We refer to the monthly EM&A Report for March 2022 for WSD Contract No.: 3/WSD/20 – Reclaimed Water Supply to Sheung Shui and Fanling certified by the Environmental Team Leader on 12th April 2022. Please note we have no adverse comments on the captioned submission. The captioned submission is hereby verified in accordance with the requirement stipulated in Condition 3.4 of Environmental Permit No. FEP-01/470/2013.

Should you have any query, please feel free to contact the undersigned at 2877 3122 or at 6113 2368 (vegawong@nt.com.hk).

Yours Sincerely, For and on behalf of Nature & Technologies (HK) Limited

Vega Wong Independent Environmental Checker c.c.

- ET Leader -- AUES (Attn: Mr. T.W. Tam) [by Email: twtam@fordbusiness.com]

- Resident Engineer – Binnies Hong Kong Limited (Attn: Mr. Chester Chan) [by Email: chancw@binnies.com]



EXECUTIVE SUMMARY

- ES.01 Water Supplies Department (WSD) is the Project Proponent and the Permit Holder of **Reclaimed Water Supply to Sheung Shui and Fanling** (hereinafter referred as "the Contract Works"), which is a Designated Project to be implemented under Further Environmental Permit number FEP-01/470/2013 (hereinafter referred as "the FEP-01/470/2013" or "the FEP").
- ES.02 In according with the Updated EM&A Manual stipulation and the location of Contract Works, only construction noise monitoring and waterbird of ecological monitoring are required during the construction phase of the Contract Works.
- ES.03 As part of the EM&A programme, Baseline Monitoring Report which determined Action and Limit Levels (A/L Levels) based on the baseline data, has been verified by Independent Environmental Checker (IEC) and submitted to EPD endorsement on 24 November 2021. Also, construction activities under the Contract Works were commenced on 7 December 2021.
- ES.04 This is the 4th monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from 1 to 31 March 2022 (hereinafter 'the Reporting Period').

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES.06 Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

| Environmental Aspect | Environmental Monitoring Parameters / Inspection | Total Occasions during Reporting Period |
|-------------------------|---|--|
| Construction Noise | L _{eq(30min)} Daytime | 5 |
| Ecology | Waterbirds | 5 |
| Site Inspection / Audit | ET, the Contractor and RE joint site Environmental Inspection | 5 |

 Table ES-1
 Environmental monitoring activities in the Reporting Period

BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES.07 In the Reporting Period, no construction noise limit level exceedance construction noise was recorded and no noise complaint (i.e. Action Level) was received. No action and limit level exceedance for waterbirds survey was recorded in the Reporting Period. No Notifications of Exceedances (NOEs) was issued to the Resident Engineer (RE), IEC and the Main Contractor. The statistics of environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

 Table ES-2
 Breach of Action and Limit (A/L) Levels in the Reporting Period

| E | Manitanina | Action | T ::4 | Event & Action | | |
|-------------------------|----------------------|-----------------|-------|----------------|---------------|-----------------------|
| Environmental Aspect | | Action Level | | | Investigation | Corrective Actions |
| Construction Noise | Leq(30min) Daytime | 0 | 0 | 0 | 0 | 0 |
| Ecology | Waterbirds Abundance | 0 | 0 | 0 | 0 | 0 |

ENVIRONMENTAL COMPLAINT

ES.08 No environmental complaint was recorded or received in this Reporting Month. The statistics of environmental complaint are summarized in the following table.

Table ES-3Environmental Complaint Summaries in the Reporting Month

| Domonting Dominal | Envir | Environmental Complaint Statistics | | |
|-------------------------|-----------|------------------------------------|-------------------------|--|
| Reporting Period | Frequency | Cumulative | Complaint Nature | |
| 1 – 31 March 2022 | 0 | 0 | NA | |



ES.09 In addition, no complaints received and emergency events relating to violation of environmental legislation for illegal dumping and landfilling were received.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.10 No environmental summons or successful prosecution was recorded in this Reporting Month. The statistics of summons or successful prosecutions are summarized in the following tables.

 Table ES-4
 Environmental Summons Summaries in the Reporting Month

| Departing Devied | Envir | Environmental Summons Statistics | | |
|-------------------------|-----------|----------------------------------|-------------------------|--|
| Reporting Period | Frequency | Cumulative | Complaint Nature | |
| 1 – 31 March 2022 | 0 | 0 | NA | |

Table ES-5 Environmental Prosecution Summaries in the Reporting Month

| Donorting Daried | Enviro | Environmental Prosecution Statistics | | |
|-------------------------|-----------|--------------------------------------|------------------|--|
| Reporting Period | Frequency | Cumulative | Complaint Nature | |
| 1 – 31 March 2022 | 0 | 0 | NA | |

REPORTING CHANGE

ES.11 No reporting change was made in the Reporting Period.

SITE INSPECTION

ES.12 Weekly site inspections to evaluate the site environmental performance have been carried out by the RE, ET and the Main Contractor on *4*, *10*, *17*, *23* and *30 March 2022*. No non-compliance was noted during the site inspection. Additional, no site visit was undertaken by EPD or AFCD within the Reporting Period.

FUTURE KEY ISSUES

- ES.13 In coming month, piling works will be ongoing underway. Therefore, construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants or mobile noise barriers should be implemented in accordance with the EM&A requirement.
- ES.14 Due to wet season is approaching, the Contractor was reminded that all the works being undertaken must fulfill environmental statutory requirements and to paid attention to water quality mitigation measures to prevent surface runoff into nearby water bodies or public areas.
- ES.15 Moreover, the Contractor shall fully implement mitigation measures prevent dust emission.



TABLE OF CONTENTS

| 1. | INT | RODUCTION | 1 |
|-----|------|---|----------|
| | 1.1 | BACKGROUND | 1 |
| | 1.2 | REPORT STRUCTURE | 1 |
| 2. | PRO | DJECT ORGANIZATION AND CONSTRUCTION PROGRESS | 2 |
| | 2.1 | PROJECT ORGANIZATION | 2 |
| | 2.2 | CONSTRUCTION PROGRESS | 3 |
| | 2.3 | SUMMARY OF ENVIRONMENTAL SUBMISSIONS | 3 |
| 3. | SUN | AMARY OF IMPACT MONITORING REQUIREMENTS | 4 |
| | 3.1 | GENERAL | 4 |
| | 3.2 | REQUIREMENT OF CONSTRUCTION NOISE MONITORING | 4 |
| | 3.3 | LOCATION OF CONSTRUCTION NOISE IMPACT MONITORING | 4 |
| | 3.4 | EVENT AND ACTION PLAN | 4 |
| | 3.5 | NOISE MONITORING METHODOLOGY | 5 |
| | 3.6 | Monitoring Procedure | 5 |
| | 3.7 | DATA MANAGEMENT AND DATA QA/QC CONTROL | 5 |
| | 3.8 | | 6 |
| | 3.9 | EVENT ACTION PLAN | 7 |
| 4. | COI | NSTRUCTION NOISE MONITORING | 9 |
| | 4.1 | | 9 |
| | 4.2 | RESULTS OF NOISE MONITORING | 9 |
| 5. | ECO | DLOGY WATERBIRD MONITORING | 10 |
| | 5.1 | | 10 |
| | 5.2 | RESULTS OF WATERBIRDS SURVEY | 10 |
| 6. | WAS | STE MANAGEMENT | 12 |
| | 6.1 | | 12 |
| | 6.2 | RECORDS OF WASTE QUANTITIES | 12 |
| - | | - | |
| 7. | | E INSPECTION DECLIDENTIAL | 13 |
| | 7.1 | REQUIREMENTS | 13 13 |
| | | FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH | |
| 8. | | VIRONMENTAL COMPLAINT AND NON-COMPLIANCE | 14 |
| | 8.1 | ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION | 14 |
| 9. | IMF | PLEMENTATION STATUS OF MITIGATION MEASURES | 15 |
| | 9.1 | GENERAL REQUIREMENTS | 15 |
| | 9.2 | TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH | 15 |
| | 9.3 | KEY ISSUES FOR THE COMING MONTH | 15 |
| 10. | COI | NCLUSIONS AND RECOMMENDATIONS | 16 |
| | 10.1 | | 16 |
| | 10.2 | | 16 |



- TABLE 2-3-1
 STATUS OF ENVIRONMENTAL LICENSES AND PERMITS
- TABLE 3-4-1
 ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
- TABLE 3-5-1
 EQUIPMENT OF NOISE IMPACT MONITORING
- TABLE 3-8-1MONITORING OF MEASURES TO MINIMIZE DISTURBANCE TO WATERBIRDS ON THE NG
TUNG, SHEUNG YUE AND SHEK SHEUNG RIVERS

AUES

- TABLE 3-9-1
 ECOLOGICAL MONITORING STATIONS
- TABLE 3-10-1
 EVENT AND ACTION PLAN FOR CONSTRUCTION NOISE MONITORING
- TABLE 3-10-2
 EVENT AND ACTION PLAN OF ECOLOGICAL (WATERBIRDS) MONITORING
- TABLE 4-2-1
 Summaries of Noise Monitoring Results of CP-KTN-NMS5
- TABLE 5-1-1
 REPRESENTATIVE WATERBIRDS
- TABLE 5-2-1
 TOTAL BIRD SPECIES AND ABUNDANCE IN THE REPORTING MONTH
- TABLE 5-2-2
 ABUNDANCE OF REPRESENTATIVE WATERBIRDS IN THE REPORTING MONTH
- TABLE 6-2-1SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
- TABLE 6-2-2SUMMARY OF QUANTITIES OF C&D WASTES
- TABLE 7-2-1SITE OBSERVATIONS
- TABLE 8-1-1
 STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
- TABLE 8-1-2
 STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
- TABLE 8-1-3
 STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
- TABLE 9-1-1
 ENVIRONMENTAL MITIGATION MEASURES

LIST OF APPENDICES

- APPENDIX A LOCATION OF SHEK WU HUI WATER RECLAMATION PLANT
- APPENDIX B PROJECT ORGANIZATION
- APPENDIX C MASTER CONSTRUCTION PROGRAM
- APPENDIX D DESIGNATED NOISE MONITORING STATION LOCATION
- APPENDIX E VALID CALIBRATION CERTIFICATES OF MONITORING EQUIPMENT
- $\label{eq:appendix} Appendix \ F \qquad Monitoring \ Schedule \ of the Reporting \ Month \ and \ Coming \ Month$
- APPENDIX G DATABASE OF MONITORING RESULT
- APPENDIX H GRAPHICAL PLOTS FOR MONITORING RESULT
- APPENDIX I MONTHLY SUMMARY WASTE FLOW TABLE
- APPENDIX J IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)
- APPENDIX K WATERBIRDS SURVEY REPORT FOR THE REPORTING MONTH

1. INTRODUCTION

1.1 BACKGROUND

- 1.1.1 Water Supplies Department (WSD) is the Project Proponent of Utilization of Treated Sewage Effluent (TSE) from Shek Wu Hui Sewage Treatment Works. On 30th July 2021, China Geo-Engineering Corporation (hereinafter named as "the Main-Contractor") was awarded WSD Contract Works 3/WSD/20 Reclaimed Water Supply to Sheung Shui and Fanling (hereinafter referred as "the Contract Works").
- 1.1.2 The major work of the Contract Works is to construct the Shek Wu Hui Water Reclamation Plant. Location of Shek Wu Hui Water Reclamation Plant is shown in *Appendix A*. For the Contract Works, Shek Wu Hui Water Reclamation Plant construction is a Designated Project to be implemented under Further Environmental Permit number FEP-01/470/2013 (hereinafter referred as "the FEP-01/470/2013" or "the FEP").
- 1.1.3 Pursuant to the FEP stipulation, the Main Contractor has commissioned Action-United Environmental Services & Consulting (hereinafter referred as "AUES") as Environmental Team (hereinafter referred as "ET") perform relevant EM&A programme and as well as the associated duties.
- 1.1.4 As part of the EM&A programme, Baseline Monitoring Report which determined Action and Limit Levels (A/L Levels) based on the baseline data, has been verified by Independent Environmental Checker (IEC) and submitted to EPD endorsement on *24 November 2021*. Also, construction activities of the Contract were commencement on *7 December 2021*.
- 1.1.5 This is 4th monthly EM&A report to presenting the monitoring results and inspection findings from *1* to *31 March 2022* of the Reporting Period.

1.2 REPORT STRUCTURE

1.2.1 The report was structured into the following sections:-

| 1 | 8 |
|------------|--|
| Section 1 | Introduction |
| Section 2 | Project Organization and Construction Progress |
| Section 3 | Summary of Impact Monitoring Requirements |
| Section 4 | Construction Noise Monitoring |
| Section 5 | Ecology Waterbirds Monitoring |
| Section 6 | Waste Management |
| Section 7 | Site Inspections |
| Section 8 | Environmental Complaints and Non-Compliance |
| Section 9 | Implementation Status of Mitigation Measures |
| Section 10 | Conclusions and Recommendations |

2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 **PROJECT ORGANIZATION**

2.1.1 The project organization is shown in *Appendix B*. The roles and responsibilities of the various parties involved in the EM&A process and the organizational structure of the organizations responsible for implementing the EM&A programme are outlined below.

Water Supplies Department (WSD)

2.1.2 WSD is the Project Proponent and the Permit Holder of the EP of the development of the Project and will assume overall responsibility for the project. An Independent Environmental Checker (IEC) shall be employed by WSD to audit the results of the EM&A works carried out by the ET.

Environmental Protection Department (EPD)

2.1.3 EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

Engineer or Engineers Representative (ER)

- 2.1.4 The ER is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the ER with respect to EM&A are:
 - Supervise the Contractor's activities and ensure that the requirements in the Contract Works Specific EM&A Manual are fully complied with;
 - Inform the Contractor when action is required to reduce impacts in accordance with the Even and Action Plans;
 - Employ an IEC to audit the results of the EM&A works carried out by the ET; and
 - Comply with the agreed Event Contingency Plan in the event of any exceedance.

The Main Contractor

- 2.1.5 The Main Contractor is responsible perform construction works and for ensuring that the works are undertaken compliance with the specification and contract requirements. The duties and responsibilities of the Main Contractor with respect to EM&A are:
 - Employ an Environmental Team (ET) to undertake monitoring, laboratory analysis and reporting of environmental monitoring and audit;
 - Provide assistance to ET in carrying out monitoring and auditing;
 - Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event and Action Plans;
 - Implement measures to reduce impact where Action and Limit levels are exceeded; and
 - Adhere to the agreed procedures for carrying out compliant investigation.

Environmental Team (ET)

- 2.1.6 The ET is responsible perform implementation EM&A programmes of the Contract Works as stipulated in the Updated EM&A Manual ensure the works are fully compliance with environmental regulations. The duties and responsibilities of the ET with respect to EM&A are:
 - Set up all the required environmental monitoring stations;
 - Monitor various environmental parameters as required in the EM&A Manual;
 - Analyze the EM&A data and review the success of EM&A programme to cost effectively confirm the adequacy of mitigation measures implemented and the validity of the EIA predictions and to identify any adverse environmental impacts arising;
 - Carry out site inspection to investigate and audit the Contractors' site practice, equipment and work methodologies with respect to pollution control and environmental mitigation, and take proactive actions to pre-empt problems;
 - Audit and prepare audit reports on the environmental monitoring data and site environmental conditions;
 - Report on the EM&A results to the IEC, Contractor, the ER and EPD or its delegated representative;
 - Recommend suitable mitigation measures to the Contractor in the case of exceedance of



Action and Limit levels in accordance with the Event and Action Plans;

- Undertake regular and ad-hoc on-site audits / inspections and report to the Contractor and the ER of any potential non-compliance; and
- Follow up and close out non-compliance actions.

Independent Environmental Checker (IEC)

- 2.1.7 The duties and responsibilities of IEC with respect to EM&A are:
 - Review the EM&A works performed by the ET (at not less than monthly intervals);
 - Audit the monitoring activities and results (at not less than monthly intervals);
 - Report the audit results to the ER and EPD in parallel;
 - Review the EM&A reports (monthly summary reports) submitted by the ET;
 - Review the proposal on mitigation measures submitted by the Contractor in accordance with the Event and Action Plans;
 - Check the mitigation measures submitted by the Contractor in accordance with the Event and Action Plans;
 - Check the mitigation measures that have been recommended in the EIA and this Manual, and ensure they are properly implemented in a timely manner, when necessary;
 - Report the findings of site inspections and other environmental performance reviews to ER and EPD;
 - Coordinate the monitoring and auditing works for all the on-going contracts in the area in order to identify possible sources / causes of exceedances and recommend suitable remedial actions where appropriate; and
 - Coordinate the assessment and response to complaints / enquires from locals, green groups, district councils or the public at large.

2.2 CONSTRUCTION PROGRESS

•

- 2.2.1 In the Reporting Period, major construction activities of the Contract Works are listed in below. Moreover, a master construction program is enclosed in *Appendix C*.
 - Site formation works
 - Piling Work

2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

- 2.3.1 To according with the EP stipulation, the required documents has submitted to EPD for retention as listed below:
 - Project Location Plans;
 - Updated Environmental Monitoring and Audit Manual of Project Specific (*TCS01176/21/600/R0012v2*); and
 - Baseline Monitoring Report (*TCS01216/21/600/R0017v3*) for the Project.
- 2.3.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project is presented in *Table 2-3-1*.

 Table 2-3-1
 Status of Environmental Licenses and Permits

| | | Licence/Permit Status | | |
|------|---------------------------------|------------------------|-------------------|---------------|
| Item | Description | Ref. no. | Effective Date | Expiry Date |
| 1 | Air Pollution Control | Notification was made | 3 Aug 2021 | Till the |
| | (Construction Dust) Regulation | on 3 Aug 2021 | | Contract ends |
| 2 | Waste Disposal Regulation – | Account No.: 7041397 | 8 Aug 2021 | Till the |
| | Billing Account for Disposal of | | | Contract ends |
| | Construction Waste | | | |
| 3 | Chemical Waste Producer | Application was made | 3 Aug 2021 | Till the |
| | Registration | on 3 Aug 2021 | | Contract ends |
| 4 | Water Pollution Control | Discharge Licence No.: | 17 Nov 2021 | 30/11/2026 |
| | Ordinance – Discharge Licence | WT00039707-2021 | | |
| 5 | Construction Noise Permit | CNP No. | 24 Nov 2021 | 23 Feb 2022 |
| | | GW-RN0857-21 | | |



3. SUMMARY OF IMPACT MONITORING REQUIREMENTS

3.1 GENERAL

3.1.1 According to the Updated EM&A Manual and the location of the Contract Works, only construction noise monitoring and waterbirds ecological of environmental monitoring are related the Contract Works during the construction phase. Details requirement of noise and waterbirds ecological impact monitoring are presented sub-sections as below.

3.2 **REQUIREMENT OF CONSTRUCTION NOISE MONITORING**

- 3.2.1 One set of $L_{eq(30min)}$ as 6 consecutive $L_{eq(5min)}$ between 0700-1900 hours on normal weekdays and once every week during course of works. If construction work necessary to carry out at other time periods, i.e. restricted time period (19:00 to 07:00 the next morning and whole day on public holidays) (hereinafter referred as "the restricted hours"), $L_{eq(5min)}$ measurement will be carried out in accordance with the CNP requirements. Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.
- 3.2.2 Noise measurements shall not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

3.3 LOCATION OF CONSTRUCTION NOISE IMPACT MONITORING

- 3.3.1 According to the Updated EM&A Manual of CEDD Contract No. NDO 14/2018 Advance and *First Stage Works of Kwu Tung North and Fanling North New Development Areas*, four noise sensitive receivers are designated on Fanling North New Development Areas for construction noise monitoring.
- 3.3.2 According to the geographic location of proposed Shek Wu Hui Water Reclamation Plant and all the recommended designated construction noise monitoring stations, only the designated noise monitoring station CP-KTN-NMS5 (prior named "CP-NMS7") shown in *Appendix D*, is located near the proposed Shek Wu Hui Water Reclamation Plant within 300m (distance about 110m). Therefore, the designated noise monitoring station CP-KTN-NMS5 is recommended for the Contract Works to undertake construction noise monitoring. If the recommended noise monitoring location CP-KTN-NMS5 not available, the ET shall propose alternative monitoring locations/additional monitoring location is proposed, the monitoring location shall be chosen based on the following criteria:
 - (i) at locations close to the major site activities which are likely to have noise impacts;
 - (ii) close to the noise sensitive receivers; and
 - (iii) for monitoring locations located in the vicinity of the sensitive receivers, care shall be taken to cause minimal disturbance to the occupants during monitoring.
- 3.3.3 The construction noise monitoring station shall normally be at a point 1 m from the exterior of the sensitive receivers building façade and be a position 1.2m above the ground. If there is problem with access to the normal monitoring position, an alternative position may be chosen, and a correction to the measurements shall be made to the free field measurements. The ET shall agree with the Supervisor on the monitoring station that is chosen for impact monitoring.

3.4 ACTION AND LIMIT LEVEL FOR CONSTRUCTION NOISE

3.4.1 The Action and Limit levels for construction noise are defined in *Table 3-4-1*. Should non-compliance of the criteria occur, action in accordance with the Action Plan which shown in Section 4 of this report, shall be carried out.



Table 3-4-1 Action and Limit Levels for Construction Noise

| Manitaring Lagation | Action Level | Limit Level in dB(A) | |
|---|---|----------------------------|--|
| Monitoring Location | Time Period: 0700-1900 hours on normal weekdays | | |
| CP-KTN-NMS5 | When one or more documented complaints are received | 75 dB(A) ^{Note 1} | |
| Note 1: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the NCA have to be followed. | | | |

3.5 NOISE MONITORING METHODOLOGY

Monitoring Equipment

3.5.1 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications was used for carrying out the noise monitoring. Noise equipment used for impact monitoring is listed in *Table 3-5-1*.

 Table 3-5-1
 Equipment of Noise Impact Monitoring

| Equipment | Model |
|-------------------------------|--------------|
| Integrating Sound Level Meter | Rion NL – 52 |
| Calibrator | B&K 4231 |
| | |

Remark: Sound level meter IEC 60651:1979 (Type 1) was replaced by 60672 (Type 1) in 2002 (Ref: <u>https://webstore.iec.ch/publication/17086</u>

3.5.2 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis. The valid calibration certificates of the monitoring equipment are shown in *Appendix E*.

3.6 MONITORING PROCEDURE

- 3.6.1 All noise measurements were performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq_(30min) in six consecutive Leq_(5min) measurements was used as the monitoring parameter for the time period between 07:00-19:00 hours during the baseline monitoring.
- 3.6.2 In general, the sound level meter would be mounted on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone was pointed to the site with the microphone facing perpendicular to the line of sight. The windshield would be fitted for all measurement. Where a measurement was to be carried out at a building, the assessment point would normally be at a position 1 m from the exterior of the building façade. Where a measurement was to be made for noise being received at a place other than a building, the assessment point would be at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.
- 3.6.3 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements would be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 3.6.4 Noise measurements would not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed would be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

3.7 DATA MANAGEMENT AND DATA QA/QC CONTROL

3.7.1 The monitoring data recorded in the equipment would be downloaded directly from the equipment at each monitoring day. The downloaded monitoring data would input into a computerized database properly maintained and handled by the ET's in-house data recording and management system.



3.8 **REQUIREMENT OF WATERBIRDS ECOLOGICAL IMPACT MONITORING**

- 3.8.1 Where development under the NDAs project is undertaken within 200m (the maximum distance at which it is predicted there may be some disturbance, and hence a reduction in numbers, of large waterbirds) of the Ng Tung, Sheung Yue and Shek Sheung Rivers and Long Valley the monitoring protocol detailed in the updated EM&A Manual Table 12.1 should be followed. A transect should be undertaken throughout the sections of the rivers where NDA construction activities are proposed; as the sensitive receivers (large waterbirds) are easily visible, the transect route needs only follow one bank of the rivers. The transect route should remain the same during the different phases in order to ensure that data are comparable. Monitoring of large waterbirds should be conducted in pre-construction, construction and operational phases of the concerned development.
- 3.8.2 The proposed Shek Wu Hui Water Reclamation Plant location is located less than 200m to Ng Tung River, Sheung Yue River and Shek Sheung River, waterbirds ecological monitoring included pre-construction (i.e. baseline), construction (i.e. impact) and post-construction (i.e. operating) should be requires. The detailed monitoring protocol is listed in *Table 3-8-1*.

| rung, sneung rue and snek sneung kivers | | | |
|---|---|--|--|
| Phase | Methodology | | |
| Pre-construction (baseline) | Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels for 12 months prior to the commencement of construction. | | |
| Construction | Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to construction activities throughout the construction period. | | |
| Post-construction | Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to operational activities for 12 months following the completion of the construction period. | | |

Table 3-8-1Monitoring of Measures to Minimize Disturbance to Waterbirds on the Ng
Tung, Sheung Yue and Shek Sheung Rivers

3.8.3 Waterbirds ecological baseline monitoring at Ng Tung River, Sheung Yue River and Shek Sheung River was conducted by DSD between *December 2017* and *June 2019* (total 19 months baseline monitoring), in compliance with the Updated EM&A Manual. Thus, the action and limit levels and responses to evidence of disturbance to waterbirds using in Ng Tung, Sheung Yue and Shek Sheung Rivers will be made reference during construction phase of the Project.

3.9 MONITORING METHODOLOGY FOR WATERBIRDS ECOLOGICAL IMPACT MONITORING

3.9.1 Three transects and seven point count locations were selected at the Ng Tung, Sheung Yue and Shek Sheung River. These locations are shown in Appendix K and summarized in *Table 3-9-1*.

| Monitoring Stations | Descriptions | Influenced by Tidal Action | |
|---------------------------|--------------------------------|----------------------------|--|
| Transect T1 | | | |
| Transect T2 | | | |
| Point Count Location P1 | Along Ng Tung Divon | No | |
| Point Count Location P2 | Along Ng Tung River | No | |
| Point Count Location P3 | | | |
| Point Count Location P4 | | | |
| Point Count Location P5 | At Shek Sheung River | No | |
| Fount Count Location F5 | (Low-flow Channel) | NO | |
| Transect T3 | Along Shek Sheung River & | Yes | |
| | Sheung Yue River | 105 | |
| Point Count Location P6 | At Shek Sheung River | Yes | |
| Point Count Location P7 | At Intersection between Sheung | Yes | |
| 1 onit Count Location F / | Yue and Shek Sheung River | 165 | |

Table 3-9-1Ecological Monitoring Stations

- 3.9.2 Surveys will be conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station).
- 3.9.3 All avifauna species that were seen or heard would be identified and quantified along transects and at point count locations. Survey data would be recorded continuously by the surveyor as they walk along the transects, while survey data of each point count location would be collected for 5-minutes after surveyor reaches the designated point count location.
- 3.9.4 Noticeable behaviours such as breeding, nesting, roosting, feeding and presences of recently fledged juveniles were recorded and reported. In the case which such behaviours were observed for species of conservation importance, the Resident Engineer (RE), the Contractor and the Independent Environmental Checker (IEC) would be immediately notified after the survey such that the Contractor could review the current construction programme and minimize disturbances due to construction activities.

3.10 EVENT ACTION PLAN

<u>Noise</u>

3.10.1 Should non-compliance of the construction noise criteria occur, action in accordance with the Action Plan in **Table 3-10-1** shall be carried out.

| F 4 | | Action | | | | | | |
|-------------|----|-----------------------|----|---------------------|----|-----------------|----|---------------|
| Event | | ET | | IEC | | ER | | Contractor |
| | 1. | 2 | 1. | Review the | 1. | 1 | 1. | Submit noise |
| Exceedance | | and Contractor; | | monitoring data | | of notification | | mitigation |
| | 2. | Carry out | | submitted by the | | of failure in | | proposals to |
| | | investigation; | | ET; | | writing; | | the ER an |
| | 3. | Report the results of | 2. | Review the | 2. | Notify the | | IEC and cop |
| | | investigation to the | | construction | | Contractor; | | to the ET; |
| | | IEC, ER and | | methods and | 3. | Require the | 2. | Implement |
| | | Contractor; | | proposed remedial | | Contractor to | | noise |
| | 4. | Discuss with the | | measures by the | | propose | | mitigation |
| | | Contractor and | | Contractor, and | | remedial | | proposals. |
| | | formulate remedial | | advise the ET and | | measures for | | |
| | | measures; | | ER if the proposed | | the analyzed | | |
| | 5. | Increase monitoring | | remedial measures | | noise problem; | | |
| | | frequency to check | | would be | 4. | Ensure | | |
| | | mitigation | | sufficient; | | remedial | | |
| | | effectiveness. | 3. | Supervise the | | measures are | | |
| | | | | implementation of | | properly | | |
| | | | | remedial measures. | | implemented. | | |
| Limit Level | 1. | Identify sources. | 1. | Discuss amongst | 1. | Confirm receipt | 1. | Take |
| Exceedance | 2. | Inform IEC, ER, | | the ER, ET and | | of notification | | immediate |
| | | EPD and Contractor; | | Contractor on the | | of exceedance | | action 1 |
| | 3. | Repeat | | potential remedial | | in writing; | | avoid |
| | | measurements to | | actions; | 2. | Notify the | | further |
| | | confirm findings; | 2. | Review the | | Contractor. | | exceedance |
| | 4. | Increase the | | Contractor's | 3. | Require the | 2. | Submit |
| | | monitoring | | remedial action | | Contractor to | | proposals for |
| | | frequency; | | whenever | | propose | | remedial |
| | 5. | Carry out analysis of | | necessary to assure | | remedial | | action to th |
| | | the Contractor's | | their effectiveness | | measures for | | ER and IE |
| | | working procedures | | and advise the ER | | the analyzed | | and copy |
| | | with the ER and | | accordingly; | | noise problems; | | the ET withi |
| | | Contractor to | 3. | ••• | 4. | Ensure | | 3 workin |
| | | determine possible | | implementation of | | remedial | | days o |
| | | mitigations to be | | remedial measures. | | measures are | | notification; |
| | | implemented; | | | | properly | 3. | Implement |
| | 6. | Inform IEC, ER, | | | | implemented; | [| the agree |
| | 0. | EPD and Contractor | | | 5. | If exceedance | | proposals; |
| | | the causes and | | | 5. | continues, | 4. | |

| Table 3-10-1Event and Action Plan for Con | nstruction Noise |
|---|------------------|
|---|------------------|

 $\label{eq:loss_2021} CS01216\600\Report\Submission\Monthly\EM\&A\Report\Monthly\Report\-\Mar\2022\R0029v1.doc\Action-United\Environmental\Services\ and\ Consulting$



| Enert | | Action | | |
|-------|---|--------|---|--|
| Event | ЕТ | IEC | ER | Contractor |
| | actions taken for the exceedances; 7. Assess the effectiveness of the Contractor's remedial action with the ER and keep the IEC informed of the results; 8. If exceedance stops, cease additional monitoring. | | consider what portion of work is responsible and instruct the Contractor to stop that portion of works until the exceedance is abated. | proposals if problems still not under control; stop the relevant portion of works as determined by the ER until the exceedance is abated. |

Waterbird of Ecological

3.10.2 Should any exceedance encountered during construction phase, action in accordance with the Action Plan listed in *Table 3-10-2* shall be carried out.

| Table 3-10-2 | Event and Action Plan of Waterbirds of Ecological |
|--------------|---|
| | Letter and the first of the action of the action of the second ground |

| Action Level | Response | Limit Level | Response |
|---------------------------|------------------------|------------------------|-------------------------|
| Construction Phase | | | |
| Decline in numbers | Investigate cause and | Decline in numbers | Investigate cause and |
| of all waterbird | if cause identified as | of all waterbird | if caused identified as |
| species relative to | related to NDAs | species relative to | related to NDAs |
| numbers during | project instigate | numbers during | project instigate |
| Baseline Monitoring | remedial action to | Baseline Monitoring | remedial action. |
| such that the Action | remove or reduce | such that the Limit | Review and adjust |
| Level response is | source of | Level response is | LVNP management |
| triggered. | disturbance. | triggered. | measures to improve |
| | | | conditions for |
| | | | affected species. |
| Decline in numbers | Investigate cause and | Decline in numbers | Investigate cause and |
| of any one waterbird | if cause identified as | of any one waterbird | if caused identified as |
| species occurring in | related to NDAs | species occurring in | related to NDAs |
| significant numbers* | project instigate | significant numbers* | project instigate |
| during Baseline | remedial action to | during Baseline | remedial action. |
| Monitoring such that | remove or reduce | Monitoring such that | Review and adjust |
| the Action Level | | the Limit Level | LVNP management |
| response is triggered. | disturbance. | response is triggered. | measures to improve |
| | | | conditions for |
| | | | affected species. |

(*)

Waterbird numbers refer to combined numbers using the channels



4. CONSTRUCTION NOISE MONITORING

4.1 GENERAL

4.1.1 The noise monitoring schedule is presented in *Appendix* F and the monitoring results are presented in the following sections.

4.2 **RESULTS OF NOISE MONITORING**

4.2.1 In the Reporting Period, a total of **5** occasions noise monitoring were carried out at the designated location CP-KTN-NMS5. The sound level meter was set in free-field situation, and therefore, façade correction (+3dB) is added according to acoustical principles and EPD guidelines. The noise monitoring results at the designated locations are summarized in *Tables* **4-2-1**. The detailed noise monitoring data is presented in *Appendix G* and the relevant graphical plot shown in *Appendix H*.

| Table 4-2-1 | Summaries of Noise Monitoring Results of CP-KTN-NMS5 |
|-------------|--|
|-------------|--|

| Date | Start Time | L _{Aeq30min} (dB(A)) |
|-------------|------------|-------------------------------|
| 1-Mar-22 | 14:15 | 58 |
| 7-Mar-22 | 9:12 | 61 |
| 17-Mar-22 | 9:21 | 59 |
| 25-Mar-22 | 9:24 | 64 |
| 28-Mar-22 | 9:21 | 67 |
| Limit Level | | 75 dB(A) |

Note: façade correction +3dB has added according to acoustical principles and EPD guidelines

- 4.2.2 During construction noise monitoring, no rain was encountered and wind speed is below 5m/s and gusts not exceeding 10m/s.
- 4.2.3 As shown in *Table 4-2-1*, the noise level measured at the designated monitoring location was below 75dB(A). Furthermore, there were no noise complaints (Action Level exceedance) received by the RE, Contractor, WSD or EPD in the Reporting Period. Therefore, no Action or Limit Level exceedance was triggered and no corrective action was therefore required.
- 4.2.4 During the reporting period, no construction work was carried out during restricted hours.



5. ECOLOGY WATERBIRD MONITORING

5.1 GENERAL

- 5.1.1 Ecological monitoring for waterbirds shall be performed as transects and point count surveys along Ng Tung River, Sheung Yue River and Shek Sheung River in accordance with general surveying practices.
- 5.1.2 The surveying shall be undertaken by a qualified ecologist and he/she shall be a member of the ET. Throughout the construction period, weekly transect shall be conducted at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to construction activities.
- 5.1.3 Since occurrence of waterbirds has distinctive seasonal pattern, the construction phase data for all waterbirds and representative waterbirds shall be compared with the baseline data for the respective month and season. Total number of Waterbirds and six representative Waterbird species are used as an indicator of the level disturbance to water birds at each of the survey location. The representatives of waterbirds are listed in *Table 5-1-1*.

| Species Name | Common Name | Chinese Name |
|---------------------|----------------------|--------------|
| Egretta garzetta | Little Egret | 小白鷺 |
| Ardea alba | Great Egret | 大白鷺 |
| Ardea cinerea | Grey Heron | 蒼鷺 |
| Ardeola bacchus | Chinese Pond Heron | 池鷺 |
| Bubulcus coromandus | Eastern Cattle Egret | 牛背鷺 |
| Phalacrocorax carbo | Great Cormorant | 普通鸕鷀 |

Table 5-1-1Representative Waterbirds

5.2 **RESULTS OF WATERBIRDS SURVEY**

- 5.2.1 Five (5) occasion of waterbirds survey were conducted in the Reporting Month.
- 5.2.2 Abundance and diversity of key waterbirds species in the Reporting Month are summarized in **Table 5-2-1** and **Table 5-2-2**.

Table 5-2-1 Total Bird Species and Abundance in the Reporting Month

| Category | Number of Species | Abundance |
|--------------|-------------------|-----------|
| All Avifauna | 41 | 776 |
| Waterbirds | 11 | 107 |

Table 5-2-2 Total Bird Species and Abundance in the Reporting Month

| Common Name | Species Name | Chinese Name | Abundance |
|----------------------|---------------------|--------------|-----------|
| Chinese Pond Heron | Ardeola bacchus | 池鷺 | 7 |
| Eastern Cattle Egret | Bubulcus coromandus | 牛背鷺 | 14 |
| Grey Heron | Ardea cinerea | 蒼鷺 | 5 |
| Great Egret | Ardea alba | 大白鷺 | 14 |
| Little Egret | Egretta garzetta | 小白鷺 | 36 |
| Great Cormorant | Phalacrocorax carbo | 普通鸕鷀 | 8 |

- 5.2.3 The result was compared with the baseline data. While the numbers of Eastern Cattle Egret and Great Cormorant are all on a similar level compared to the baseline data; the number of waterbirds as a whole, Chinese Pond Heron, Grey Heron, Little Egret and Great Egret were declined.
- 5.2.4 A table showing the waterbirds abundance comparison with baseline data was provided in **Appendix K**. (Appendix C of the waterbirds survey report).

- 5.2.5 As observed during the survey with knowledge available, it is suggest that cumulative effects of increased disturbance at the study area (such as sewage discharge at Ng Tung River) and more attractive wetland habitats at Long Valley Nature Park (LVNP) may have caused waterbirds to deprioritize activities within the study area.
- 5.2.6 No specific instances of noise or activities from the construction site that has scared away waterbirds was observed during the survey in the Reporting Period. No action and limit level exceedance was therefore considered triggered in the Reporting Month.
- 5.2.7 The details of the waterbirds survey for the Reporting Month can be referred to the full waterbirds survey report provided in **Appendix K**.



6. WASTE MANAGEMENT

6.1 GENERAL WASTE MANAGEMENT

6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

6.2 **RECORDS OF WASTE QUANTITIES**

- 6.2.1 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste;
 - General Refuse; and
 - Excavated Soil.
- 6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-2-1* and *6-2-2* and the Monthly Summary Waste Flow Table is shown in *Appendix I*. Whenever possible, materials were reused on-site as far as practicable.

Table 6-2-1 Summary of Quantities of Inert C&D Materials

| Type of Waste | Quantity | Disposal Location |
|---|----------|----------------------|
| C&D Materials (Inert) (in '000m ³) | 0.8459 | - |
| Reused in this Contract (Inert) (in '000 m ³) | 0 | - |
| Reused in other Contracts/ Projects (Inert) (in '000 m ³) | 0 | - |
| Disposal as Public Fill (Inert) (in '000 m ³) | 0.8459 | TM38 |

Table 6-2-2 Summary of Quantities of C&D Wastes

| Type of Waste | Quantity | Disposal Location |
|---|----------|----------------------|
| Recycled Metal ('000kg) | 0 | - |
| Recycled Paper / Cardboard Packing ('000kg) | 0 | - |
| Recycled Plastic ('000kg) | 0 | - |
| Chemical Wastes ('000kg) | 0 | - |
| General Refuses ('000m ³) | 0.0014 | SENT |

7. SITE INSPECTION

7.1 **REQUIREMENTS**

7.1.1 According to the approved Updated EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

- 7.2.1 In the Reporting Month, weekly regular site inspection by the RE, the Main Contractor and ET was carried out on *4*, *10*, *17*, *23* and *30 March 2022* to evaluate site environmental performance of the Contract Works. During the four occasion site inspections, no non-compliance was noted.
- 7.2.2 The findings/deficiencies of the Contract Works observed that during the weekly site inspection are listed in *Table 7-2-1*.

| Date | Findings / Deficiencies | Follow-Up Status |
|---------------|---|--|
| 3 March 2022 | • Oil drum on the ground was observed. The Contractor was advised to place oil drum inside drip tray. | Oil Drum was removed from site area. |
| | The Contractor was advised to clean the stagnant water inside drip tray and dispose of as chemical waste. | Stagnant water was removed. |
| 10 March 2022 | • The Contractor was advised to dispose accumulated of construction waste regularly. | Construction waste was disposed regularly and proper storage area was provided. |
| 17 March 2022 | • No adverse environmental issue was observed during site inspection. | NA |
| 23 March 2022 | • No adverse environmental issue was observed during site inspection. | NA |
| 30 March 2022 | • No adverse environmental issue was observed during site inspection. | NA |

Table 7-2-1Site Observations



8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

8.1 Environmental Complaint, Summons and Prosecution

8.1.1 For the Contract Works, no environmental complaint, summons and prosecution was received in the Reporting Period. The statistical summary table of environmental complaint is presented in *Tables 8-1-1, 8-1-2* and *8-1-3*.

Table 8-1-1 Statistical Summary of Environmental Complaints

| Domenting Devied | Enviro | onmental Complaint S | tatistics |
|-------------------------|-----------|----------------------|-------------------------|
| Reporting Period | Frequency | Cumulative | Complaint Nature |
| 1 – 31 March 2022 | 0 | 0 | NA |

Table 8-1-2 Statistical Summary of Environmental Summons

| Reporting Period | Enviro | onmental Summons St | atistics | | |
|-------------------|-----------|---------------------|------------------|--|--|
| | Frequency | Cumulative | Complaint Nature | | |
| 1 – 31 March 2022 | 0 | 0 | NA | | |

Table 8-1-3 Statistical Summary of Environmental Prosecution

| Reporting Period | Enviro | nmental Prosecution S | tatistics |
|-------------------|-----------|-----------------------|-------------------------|
| | Frequency | Cumulative | Complaint Nature |
| 1 – 31 March 2022 | 0 | 0 | NA |

9. IMPLEMENTATION STATUS OF MITIGATION MEASURES

9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved Updated EM&A Manual covered the issues of dust, noise, water, ecological and waste and they are summarized presented in *Appendix J*.
- 9.1.2 The Contract Works shall be implementing the required environmental mitigation measures according to the approved Updated EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented by the Main Contractor in this Reporting Month are summarized in *Table 9-1-1*.

| Table 9-1-1 | Environmental witigation weasures |
|-------------------------------------|--|
| Issues | Environmental Mitigation Measures |
| Water Quality | • Wastewater to be treated by filtration system such as sedimentation tank and storage on-site. After Wastewater Discharge Permit is obtained to carry out dispose. |
| Air Quality | Maintain damp / wet surface on access road Keep slow speed in the sites All vehicles must use wheel washing facility before off site Sprayed water during breaking or excavation works Soil stockpile greater than 50m³ has cover with plastic sheets |
| Noise | Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday. Keep good maintenance of plants Shut down the plants when not in used. |
| Waste and Chemical Management | Follow requirements and procedures of the "Trip-ticket System"The site was generally kept tidy and clean. |

Table 9-1-1Environmental Mitigation Measures

9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

- 9.2.1 The construction works under the Contract Works in the coming month are listed below:
 - Site formation works
 - Piling Work

9.3 KEY ISSUES FOR THE COMING MONTH

- 9.3.1 Key issues to be considered in the coming month for the Contract Works include:
 - Implementation of control measures for rainstorm;
 - Regular clearance of stagnant water during wet season;
 - Implementation of dust suppression measures at all times;
 - Potential wastewater quality impact due to surface runoff;
 - Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
 - Disposal of empty engine oil containers within site area;
 - Ensure dust suppression measures are implemented properly;
 - Sediment catch-pits and silt removal facilities should be regularly maintained;
 - Management of chemical wastes;
 - Follow-up of improvement on general waste management issues; and
 - Implementation of construction noise preventative control measures
- 9.3.2 The Main contractor should pay special attention on noise and dust and water quality mitigation measures and fully implement according to the ISEMM of the approved Updated EM&A Manual.



10. CONCLUSIONS AND RECOMMENDATIONS

10.1 CONCLUSIONS

- 10.1.1 This is 4th monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from 1 to 31 March 2022.
- 10.1.2 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement results that exceeded the Limit Level were recorded in the Reporting Period. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 Five (5) occasions of the weekly waterbirds survey has been taken in the Reporting Period. Although decrease in waterbirds abundance was recorded in the Reporting Period, the cause of abundance decline was considered unlikely due to the Project. No action and limit level exceedance was considered triggered in the Reporting Month.
- 10.1.4 No documented complaint, notification of summons or successful prosecution was received by either the RE or WSD or the Main Contractor.
- 10.1.5 Weekly site inspection by the RE, ET and the Main Contractor had carried out on *4*, *10*, *17*, *23* and *30 March 2022*. The mitigation measures implemented was considered satisfactory. No non-compliance observed during the site inspection.


10.2 RECOMMENDATIONS

- 10.2.1 Due to wet season is approaching, the Contractor was reminded that all the works being undertaken must fulfill environmental statutory requirements and to paid attention to water quality mitigation measures to prevent surface runoff into nearby water bodies or public areas.
- 10.2.2 Construction noise would be a key environmental issue during construction work of the Contract Works. Noise mitigation measures such as using quiet plants should be implemented in accordance with the approved Updated EM&A Manual requirement.
- 10.2.3 All effluent discharge shall complied with discharge permits stipulation.
- 10.2.4 Moreover, mosquito control should be implemented to prevent mosquito breeding on site; and daily cleaning and weekly tidiness shall be properly performed.



Appendix A

Location of Shek Wu Hui Water Reclamation Plant



File Name Y:\Daily Work\02 From other HK Projects\401582 -Tender Drawing\DWG\401582-B&V-WRP-GN-201




Appendix B

Project Organization



Project Organization Chart





Contact Details of Key Personnel for the Project

AUES

Legend:

WSD (Employer) – Water Supplies Department
Binnies (Engineer Representative) – Binnies Hong Kong Limited
CGC (Main Contractor) –China Geo-Engineering Corporation
N&T (IEC) –Nature & Technologies (HK) Limited
AUES (ET) – Action-United Environmental Services and Consulting (AUES)



Appendix C

Master Construction Program

| ID | Task Name | | Duration | Start | Finish | TRA | Notes | Q2 03 04 | 2022 Q1 Q2 Q3 Q4 | 2023 Q1 Q2 Q3 Q |
|------------|---------------------------------|---|----------------|------------|---------------------------|----------|----------------|---|---------------------|--------------------|
| 1 | Contract Key Dates | | 1676 days | Jul 30 '21 | Mar 1 '26 | | | | | |
| 2 | Contract Date | | 1 day | Jul 30 '21 | Jul 30 '21 | | | | | |
| 3 | Starting Date | | 1 day | Jul 30 '21 | Jul 30 '21 | | | | | |
| 4 | Contract Period | | 1675 days | Jul 31 '21 | Mar 1 '26 | | | | | |
| 5 | Section 1 - Shek Wu Hui | Water Reclamation Plant (SWHWRP) | 791 days | Jul 31 '21 | Sep 29 '23 | | | | | |
| 6 | Section 2 - Landscaping v | works of SWHWRP | 791 days | Jul 31 '21 | Sep 29 '23 | | | | | |
| 7 | Section 3 - Modification | of Table Hill Reclaimed Water Service Reservoir | 791 days | Jul 31 '21 | Sep 29 '23 | | | | | |
| 8 | Section 4 - Mainlaying w | orks in part 3 of the Site | 791 days | Jul 31 '21 | Sep 29 '23 | | | | | |
| 9 | Section 5 - Mainlaying w | orks in part 4 of the Site | 1095 days | Jul 31 '21 | Jul 29 '24 | | | | | |
| 10 | Section 6 - Mainlaying w | orks in part 5 of the Site | 1279 days | Jul 31 '21 | Jan 29 '25 | | | | | |
| 11 | Section 7 - Mainlaying w | orks in part 6 of the Site | 1522 days | Jul 31 '21 | Sep 29 '25 | | | | | |
| 12 | Section 8 - Mainlaying w | orks in part 7 of the Site & remaining WM works | 1675 days | Jul 31 '21 | Mar 1 '26 | | | | | |
| 13 | Section 9 - Conversion w | orks of reclaimed water | 1675 days | Jul 31 '21 | Mar 1 '26 | | | | | |
| 14 | Contract Completion date | | 0 days | Mar 1 '26 | Mar 1 '26 | | | | | |
| 15 | | | | | | | | | | |
| 16 | Preliminary & General | | 1062 days | Jul 30 '21 | Jun 25 '24 | | | | | |
| 17 | Submission of Draft Safety F | Plan | 14 days | Jul 30 '21 | Aug 12 '21 | | | | | |
| 18 | Submission of Draft Environ | mental Management Plan | 14 days | Jul 30 '21 | Aug 12 '21 | | | | | |
| 19 | Submission of Sub-contract | or Management Plan | 14 days | Jul 30 '21 | Aug 12 '21 | | | | | |
| 20 | Notification & request for U | IU record from utility undertakers | 14 days | Jul 30 '21 | Aug 12 '21 | | | | | |
| 21 | Submission and acceptance | of selection procedure for supplier | 29 days | Aug 3 '21 | Aug 31 '21 | | | | | |
| 22 | Submission and acceptance | of selection procedure for subcontractor | 35 days | Aug 3 '21 | Sep 6 '21 | | | | | |
| 23 | Agreement on preliminary of | office layout | 35 days | Aug 12 '21 | Sep 15 '21 | | | | | |
| 24 | Provision of Project Manag | er's Accommodation | 152 days | Sep 10 '21 | Feb 8 '22 | | | | | |
| 25 | Submission and acceptar | nce of subletting package | 14 days | Sep 10 '21 | Sep 23 '21 | | | | | |
| 26 | Selection of Subcontract | or | 18 days | Sep 24 '21 | Oct 11 '21 | | | | | |
| 27 | Erection of Project Mana | ager's Accommodation | 120 days | Oct 12 '21 | Feb 8 '22 | | | | | |
| 28 | Selection of Traffic Consult | ant | 1027 days | Sep 3 '21 | Jun 25 '24 | | | | | |
| 29 | Submission and acceptar | nce of subletting package | 14 days | Sep 3 '21 | Sep 16 '21 | | | • | | |
| 30 | Selection of traffic consu | ıltant | 13 days | Sep 17 '21 | Sep 29 '21 | | | | | |
| 31 | XP application for differe | ent Sections | 1000 days | Sep 30 '21 | Jun 25 '24 | | | | | |
| 32 | TTA application for differ | rent Sections | 1000 days | Sep 30 '21 | Jun 25 '24 | | | | | |
| 33 | Selection of Concrete Supp | lier | 29 days | Sep 6 '21 | Oct 4 '21 | | | н | | |
| 34 | Submission and acceptar | nce of subletting package | 9 days | Sep 6 '21 | Sep 14 '21 | | | | | |
| 35 | Selection of concrete sup | oplier | 20 days | Sep 15 '21 | Oct 4 '21 | | | | | |
| 36 | Selection of Subcontractor | for Excavation and ELS Works at SWHWRP | 42 days | Oct 7 '21 | Nov 17 '21 | | | | | |
| 37 | Submission and acceptar | nce of subletting package | 21 days | Oct 7 '21 | Oct 27 '21 | | | | | |
| 38 | Selection of subcontract | or | 21 days | Oct 28 '21 | Nov 17 '21 | | | 1 I I I I I I I I I I I I I I I I I I I | | |
| 39 | Selection of Subcontractor | for Structural Works | 39 days | Dec 1 '21 | Jan 8 '22 | | | , | - | |
| 40 | Submission and acceptar | nce of subletting package | 21 days | Dec 1 '21 | Dec 21 '21 | | | | - | |
| 41 | Selection of subcontract | or | 18 days | Dec 22 '21 | Jan 8 '22 | | | | Ť | |
| 42 | Selection of Subcontractor | for Mainlaying Works | 35 days | Dec 1 '21 | Jan 4 '22 | | | , | - | |
| 43 | Submission and acceptar | nce of subletting package - open trench | 21 days | Dec 1 '21 | Dec 21 '21 | | | | | |
| 44 | Selection of subcontract | or - open trench | 14 days | Dec 22 '21 | Jan 4 '22 | | | | Ť | |
| 45 | Submission and acceptar | nce of subletting package - trenchless | 21 days | Dec 1 '21 | Dec 21 '21 | | | | | |
| 46 | Selection of subcontract | or - trenchless | 14 days | Dec 22 '21 | Jan 4 '22 | | | | Ť | |
| 47 | | | | | | | | | | |
| 48 | Section 1 & 2 - Construction of | f SWHWRP and Landscaping Works | 764 days | Aug 27 '21 | Sep 29 '23 | | | | | |
| | | Task | tive Task | | Manual Summar | ry Rolli | 110 | External Milestone | \$ | Manual Progress |
| _ . | | | tive Milestone | | Manual Summa | | м _Р | Deadline | • | Manual 1 10g1035 |
| | : 3WSD20 Programme | * | | | | r y | г | Critical | • | |
| Date: 1 | Nov 29 '21 | | tive Summary | | Start-only Finish only | | - | | | |
| | | | ual Task | | Finish-only | | 3 | Critical Split | | |
| | | Project Summary Dura | tion-only | | External Tasks | | | Progress | | |



| | Task Name | Duration | Start | Finish | TRA | Notes | Q2 Q3 Q | 2022 2023 Q4 Q1 Q2 Q3 Q4 Q1 Q |
|----|--|----------|------------|------------|-----|------------------------|-----------|---|
| 49 | Access Date (part 1 of the Site) | 1 day | Aug 27 '21 | Aug 27 '21 | _ | | Ь | $ \begin{vmatrix} \cdot & \cdot & \cdot \\ \cdot & \cdot & \cdot \\ \end{vmatrix} $ |
| 50 | Site clearance | 7 days | Aug 28 '21 | Sep 3 '21 | | | 5 | |
| 51 | Initial survey | 7 days | Sep 4 '21 | Sep 10 '21 | | | * | |
| 52 | Installation of monitoring instruments and take initial readings | 28 days | Nov 1 '21 | Nov 28 '21 | | | | |
| 53 | Environmental baseline montioring by ET | 33 days | Nov 4 '21 | Dec 6 '21 | | | | |
| 54 | Foundation Works - RWPS | 251 days | Aug 31 '21 | May 8 '22 | | | · · · · · | |
| 55 | Submission and approval of subletting package for pre-drilling works | 7 days | Aug 31 '21 | Sep 6 '21 | | | | |
| 56 | Selection of pre-drilling subcontractor | 13 days | Sep 7 '21 | Sep 19 '21 | | | | |
| 57 | Pre-drilling works (15 nos.) | 12 days | Sep 20 '21 | Oct 1 '21 | | 5 x 4d/hole | | |
| 58 | Pre-drill log report and Point Load Test | 6 days | Oct 2 '21 | Oct 7 '21 | | | | |
| 59 | Design review for foundation works | 28 days | Oct 8 '21 | Nov 4 '21 | | | | |
| 60 | Piling works (54 nos. of pre-bored H piles) - Total length = 1867m | 39 days | Dec 7 '21 | Jan 14 '22 | 7 | 60m/day | | |
| 61 | Testing of pre-bored H-pile - load test and proof drilling | 14 days | Jan 15 '22 | Jan 28 '22 | | | | |
| 62 | Sheet piling works for ELS - 30m(W)x26m(L)x12m(D) | 21 days | Jan 29 '22 | Feb 18 '22 | 7 | 20x12m Sheet Piles/day | | |
| 63 | Excavation works (6900m3) and ELS installation | 32 days | Feb 19 '22 | Mar 22 '22 | 7 | 280m3/day | | |
| 64 | Laying of blinding layer | 2 days | Mar 23 '22 | Mar 24 '22 | | | | |
| 65 | Construction of pile cap | 45 days | Mar 25 '22 | May 8 '22 | | | | |
| 66 | Foundation Works - HCF | 261 days | Oct 2 '21 | Jun 19 '22 | | | - | |
| 67 | Pre-drilling works (25 nos.) | 20 days | Oct 2 '21 | Oct 21 '21 | | 5 x 4d/hole | - | |
| 68 | Pre-drill log report and Point Load Test | 11 days | Oct 22 '21 | Nov 1 '21 | | |] | |
| 69 | Design review for foundation works | 30 days | Nov 2 '21 | Dec 1 '21 | | | | |
| 70 | Sheet piling works for ELS | 28 days | Dec 7 '21 | Jan 3 '22 | | | | |
| 71 | Piling works - HCF (56 nos. of pre-bored H piles) - Total length = 1700m | 44 days | Jan 15 '22 | Feb 27 '22 | 15 | 60m/day | | |
| 72 | Testing of pre-bored H-pile - load test and proof drilling | 14 days | Feb 28 '22 | Mar 13 '22 | | | | |
| 73 | Excavation works (7600m3) | 35 days | Mar 14 '22 | Apr 17 '22 | 7 | 280m3/day | | |
| 74 | Laying of blinding layer | 3 days | Apr 18 '22 | Apr 20 '22 | | | | |
| 75 | Construction of pile cap | 60 days | Apr 21 '22 | Jun 19 '22 | | | | |
| 76 | Construction of SWHWRP | 579 days | Feb 28 '22 | Sep 29 '23 | | | | P |
| 77 | Proposal of DfMA for non-structural elements of RWPS | 90 days | Feb 28 '22 | May 28 '22 | | | | |
| 78 | Pre-cast of DfMA segments for non-structural elements of RWPS | 120 days | May 29 '22 | Sep 25 '22 | | | | |
| 79 | Installation of DfMA segments for non-structural elements of RWPS | 100 days | Sep 26 '22 | Jan 3 '23 | | | | |
| 80 | Construction of RC structure of RWPS | 410 days | May 9 '22 | Jun 22 '23 | | | | P |
| 81 | Construction of basement (below ground) | 90 days | May 9 '22 | Aug 6 '22 | | | | |
| 82 | Construction of external wall W1,W3,W5,W7 (+0mPD to +7.2mPD) | 45 days | May 9 '22 | Jun 22 '22 | | | | |
| 83 | Construction of Wall W8-W15, W6 and Beams & Slabs (+0mPD to +3.6mPD) | 28 days | Jun 23 '22 | Jul 20 '22 | | | | Ť |
| 84 | Construction of Wall W8-W15, W6 (+3.6mPD to +7.2mPD) | 14 days | Jul 21 '22 | Aug 3 '22 | | | | |
| 85 | Construction of Staircase ST1, ST2 (+0mPD to +7.2mPD) | 45 days | Jun 23 '22 | Aug 6 '22 | | | | |
| 86 | Construction of Superstructure (above ground) - Grid Line 4-6 | 160 days | Aug 7 '22 | Jan 13 '23 | | | | |
| 87 | Construction of base slab (+4.45mPD to +5.95mPD & +5.6mPD to +7.1mPD) | 21 days | Aug 7 '22 | Aug 27 '22 | | | | |
| 88 | Construction of Columns (+5.95mPD to +13.25mPD) | 21 days | Aug 28 '22 | Sep 17 '22 | | | | |
| 89 | Construction of Bearing walls and Slabs (+5.95mPD to +7.2mPD) | 14 days | Sep 18 '22 | Oct 1 '22 | | | | |
| 90 | Construction of Beams and Slabs at +11.8mPD | 30 days | Oct 2 '22 | Oct 31 '22 | | | | |
| 91 | Construction of Beams and Slabs at +13.25mPD | 60 days | Nov 1 '22 | Dec 30 '22 | | | | |
| 92 | Construction of Parapet Walls (+13.25mPD to +14.65mPD) | 14 days | Dec 31 '22 | Jan 13 '23 | | | | |
| 93 | Construction of Staircase ST3 (+7.1mPD to +13.5mPD) | 45 days | Nov 1 '22 | Dec 15 '22 | | | | |
| 94 | Construction of Superstructure (above ground) - Grid Line 1-4 | 160 days | Jan 14 '23 | Jun 22 '23 | | | | |
| 95 | Construction of Columns (+7.2mPD to +13.25mPD) | 19 days | Jan 14 '23 | Feb 1 '23 | | | | |
| 96 | Construction of Beams and Slabs at +7.2mPD | 30 days | Feb 2 '23 | Mar 3 '23 | | | | |

| | Task | | Inactive Task | | Manual Summary Rollup | | External Milestone | \$ | Manual Progress |
|---|-----------------|----------|--------------------|---|-----------------------|---|--------------------|----|-----------------|
| Project: 3WSD20 Programme Date: Nov 29 '21 | Split | | Inactive Milestone | | Manual Summary | 1 | Deadline | + | |
| | Milestone | ♦ | Inactive Summary | 1 | Start-only | C | Critical | | |
| | Summary | | Manual Task | | Finish-only | 3 | Critical Split | | |
| | Project Summary | | Duration-only | | External Tasks | | Progress | | |

| | 2024 | | | | 2025 | | | | 202 | 6 | |
|------------|------|----|----|----|------|----|----|----|-----|----|----|
| <u>2</u> 4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| 1 | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |

| D | Task Name | Duration | Start | Finish | TRA | Notes | Q3 Q4 | 2022 | 2 Q3 Q4 | 2023 Q1 Q2 | 2 02 | 0 |
|-----|---|---------------|----------------|------------|-----|-------|--------|------|--------------------|---------------|----------|---|
| 97 | Construction of Beams and Slabs at +9.1mPD | 30 days | Mar 4 '23 | Apr 2 '23 | | | | | <u>2 U3 U4</u> | | | |
| 98 | Construction of Beams and Slabs at +15.2mPD | 60 days | Apr 3 '23 | Jun 1 '23 | | | | | | | | |
| 99 | Construction of Parapet Walls (+15.2mPD to +16.6mPD) | 21 days | Jun 2 '23 | Jun 22 '23 | | | | | | | * | |
| 100 | Construction of Staircase ST3 (+13.5mPD to +15.45mPD) | 21 days | Jun 2 '23 | Jun 22 '23 | | | | | | | * | |
| 101 | Construction of RC structure of HCF | 367 days | Jun 20 '22 | Jun 21 '23 | | | | | | | | |
| 102 | Construction of Superstructure (above ground) - Grid Line 1-3 | 113 days | Jun 20 '22 | Oct 10 '22 | | | | | 1 | ٦ | | |
| 103 | Construction of Columns (+5.55mPD to +13.00mPD) | 14 days | Jun 20 '22 | Jul 3 '22 | | | | | • | | | |
| 104 | Construction of Wall W8 (+5.8mPD to +10.4mPD) | 14 days | Jul 4 '22 | Jul 17 '22 | | | | | X | | | |
| 105 | Construction of Bearing walls and Slabs (+5.55mPD to +7.1mPD) | 14 days | Jul 18 '22 | Jul 31 '22 | | | | | * | | | |
| 106 | Construction of Columns (+10.4mPD to +13.00mPD) | 7 days | Aug 1 '22 | Aug 7 '22 | | | | | 5 | | | |
| 107 | Construction of Beams and Slabs at +13.00mPD | 50 days | Aug 8 '22 | Sep 26 '22 | | | | | | | | |
| 108 | Construction of Parapet Walls (+13.00mPD to +15.1mPD) | 14 days | Sep 27 '22 | Oct 10 '22 | | | | | * | | | |
| 109 | Construction of Superstructure (above ground) - Grid Line 3-7 | 254 days | Oct 11 '22 | Jun 21 '23 | | | | | * | | | |
| 110 | Construction of Columns (+4.55mPD to +10.8mPD) | 7 days | Oct 11 '22 | Oct 17 '22 | | | | | Ь | | | |
| 111 | Construction of Walls W1, W7, W19, W20, W29 | 21 days | Oct 18 '22 | Nov 7 '22 | | | | | | | | |
| 112 | Construction of Walls W9, W13, W14, W37, W38 | 10 days | Nov 8 '22 | Nov 17 '22 | | | | | 大 | * | | |
| 113 | Construction of Walls W2 to W6 | 28 days | Nov 18 '22 | Dec 15 '22 | | | | | | | | |
| 114 | Construction of Walls W10, W11, W15, W16, W12, W35, W36 | 10 days | Dec 16 '22 | Dec 25 '22 | | | | | | X | | |
| 115 | Construction of Beams and Slabs at +10.4mPD and +10.8mPD | 150 days | Dec 26 '22 | May 24 '23 | | | | | | | н | |
| 116 | Construction of Parapet Walls (+10.4mPD/+10.8mPD to +12.5mPD) | 14 days | May 25 '23 | Jun 7 '23 | | | | | | Ţ | ₩ | |
| 117 | Construction of Staircase ST01 (+7.1mPD to +11.35mPD) | 28 days | May 25 '23 | Jun 21 '23 | | | | | | | ₩ | |
| 118 | Construction of Staircase ST01 (+10.4mPD to +13.95mPD) | 14 days | May 25 '23 | Jun 7 '23 | | | | | | | ₩ | |
| 119 | Installation of architectural works | 120 days | , Jun 2 '23 | Sep 29 '23 | | | | | | | | |
| 120 | Construction of roadworks (drainage, irrigation system, cable ducting, etc) | 60 days | May 3 '23 | Jul 1 '23 | | | | | | | | |
| 121 | Construction of EVA (road pavement, fence wall, etc) | , 60 days | , Jul 2 '23 | Aug 30 '23 | | | | | | | | |
| 122 | Landscape works | , 120 days | Jun 2 '23 | Sep 29 '23 | | | | | | la | | |
| 123 | E&M Works of SWHWRP | 712 days | Oct 18 '21 | Sep 29 '23 | | | | | | | _ | |
| 124 | Design and Submission Stage | 140 days | Oct 18 '21 | Mar 6 '22 | | | - | 1 | | | | |
| 125 | Submission and acceptance of Surge Analysis Report | 22 days | Oct 18 '21 | Nov 8 '21 | | | | | | | | |
| 126 | Submission and acceptance of Reclaimed Water Main Pumps | 59 days | Oct 25 '21 | Dec 22 '21 | | | | | | | | |
| 127 | Submission and acceptance of Surge Vessels and Air Compressors | 59 days | Oct 25 '21 | Dec 22 '21 | | | | | | | | |
| 128 | Submission and acceptance of Penstock & Stoplog | 25 days | Oct 25 '21 | Nov 18 '21 | | | | | | | | |
| 129 | Submission and acceptance of Chemical Dosing System & Static In-line Mixer | 42 days | Nov 9 '21 | Dec 20 '21 | | | | | | | | |
| 130 | Submission and acceptance of Air Blower and Air Diffuser | 30 days | Oct 25 '21 | Nov 23 '21 | | | | | | | | |
| 131 | Submission and acceptance of Lifting Appliances | 65 days | Oct 29 '21 | Jan 1 '22 | | | | | | | | |
| 132 | Submission and acceptance of Minor Mechanical Equipment | 63 days | Oct 29 '21 | Dec 30 '21 | | | | | | | | |
| 133 | Submission and acceptance of LV switchboard | 60 days | Oct 25 '21 | Dec 23 '21 | | | | | | | | |
| 134 | Submission and acceptance of DCS | 81 days | Oct 25 '21 | Jan 13 '22 | | | | | | | | |
| 135 | Submission and acceptance of Instrumenation & Water Monitoring Equipment | 42 days | Oct 29 '21 | Dec 9 '21 | | | | | | | | |
| 136 | Submission and acceptance of Misc. Electrical Items | 72 days | Nov 13 '21 | Jan 23 '22 | | | | | | | | |
| 137 | Submission and acceptance of Fire Services Equipment | 126 days | Nov 1 '21 | Mar 6 '22 | | | | | | | | |
| 138 | Submission and acceptance of MVAC Equipment | 87 days | Nov 1 '21 | Jan 26 '22 | | | | | | | | |
| 139 | Submission and acceptance of Plumbing & Drainage Equipment | 87 days | Nov 1 '21 | Jan 26 '22 | | | | | | | | |
| 140 | Submission and acceptance of General Arrangement Drawing | 101 days | Oct 29 '21 | Feb 6 '22 | | | | | | | | |
| 141 | Submission and acceptance of Civil Requirement Drawing | 56 days | Nov 27 '21 | Jan 21 '22 | | | | | | | | |
| 142 | Procurement and Delivery of Equipment | 345 days | Nov 19 '21 | Oct 29 '22 | | | P. | | | - | | |
| 143 | Reclaimed Water Main Pumps (6 nos.) | 330 days | Nov 25 '21 | Oct 20 '22 | | | | | - | | | |
| | Surge Vessels and Air Compressors | 270 days | Dec 23 '21 | Sep 18 '22 | | | | | | | | |

| | Task | | Inactive Task | | Manual Summary Rollu | .p | External Milestone | \diamond | Manual Progress |
|---------------------------|-----------------|----------|--------------------|----|----------------------|----|--------------------|------------|-----------------|
| Project: 3WSD20 Programme | Split | | Inactive Milestone | | Manual Summary | | Deadline | + | |
| Date: Nov 29 '21 | Milestone | ♦ | Inactive Summary | 00 | Start-only | C | Critical | | |
| | Summary | | Manual Task | | Finish-only | 3 | Critical Split | | |
| | Project Summary | | Duration-only | | External Tasks | | Progress | | |

| | 2024 | | | | 2025 | | | | 202 | 6 | |
|----|------|----|----|----|------|----|----|----|-----|----|----|
| 24 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |

| ר כ | Fask Name | Duration | Start | Finish | TRA | Notes | Q2 Q3 | 2022 Q4 Q1 Q2 Q3 Q | 2023 4 Q1 Q2 | 2 Q3 |
|------------|---|--------------------|-------------------------|-------------------------|-----|-------|-------|-----------------------|-----------------|--------------|
| 145 | Penstock & Stoplog | 270 days | Nov 19 '21 | Aug 15 '22 | | | | | | <u>· U</u> 3 |
| 146 | Chemical Dosing System | 210 days | Dec 21 '21 | Jul 18 '22 | | | | | | |
| 147 | Static In-line Mixer | 300 days | Dec 21 '21 | Oct 16 '22 | | | | | | |
| 148 | Air Blower and Air Diffuser | 210 days | Nov 24 '21 | Jun 21 '22 | | | | | | |
| 149 | Lifting Appliances | 180 days | Jan 2 '22 | Jun 30 '22 | | | | | | |
| 150 | Sump Pumps | 210 days | Dec 31 '21 | Jul 28 '22 | | | | | | |
| 151 | Pipework and Valves | 270 days | Dec 31 '21 | Sep 26 '22 | | | | | | |
| 152 | LV switchboard | 300 days | Dec 24 '21 | Oct 19 '22 | | | | | | |
| 153 | DCS | 310 days | Dec 24 '21 | Oct 29 '22 | | | | | | |
| 154 | Instrumenation and Water Monitoring Equipment | 300 days | Dec 10 '21 | Oct 5 '22 | | | | | | |
| 155 | Misc. Electrical Items (PV Panel, Earthing & Cables, etc) | 210 days | Jan 24 '22 | Aug 21 '22 | | | | | | |
| 156 | Fire Services Equipment | 150 days | Dec 11 '21 | May 9 '22 | | | | | | |
| L57 | MVAC Equipment | 150 days | Dec 23 '21 | May 21 '22 | | | | | | |
| 158 | Plumbing & Drainage Equipment | 150 days | Dec 23 '21 | May 21 '22 | | | | | | |
| 159 | Misc. Electrical Items (Cables, Cable Containment, Lightings) | 210 days | Jan 24 '22 | Aug 21 '22 | | | | | | |
| 160 | Installation Works | 105 days | Dec 31 '22 | Apr 14 '23 | | | | | * | ר |
| .61 | Installation FS Equipment | 100 days | Dec 31 '22 | Apr 9 '23 | | | | | | |
| 62 | Installation of MVAC Equipment | 100 days | Dec 31 '22 | Apr 9 '23 | | | | | | |
| 63 | Installation of BS Equipment | 100 days | Dec 31 '22 | Apr 9 '23 | | | | | | |
| 64 | Installation of Lifting Appliance (12 nos.) | 30 days | Dec 31 '22 | Jan 29 '23 | | | | | | |
| 65 | Installation of Reclaimed Water Pumps (6 Nos.) | , 90 days | Jan 15 '23 | Apr 14 '23 | | | | | + | |
| 66 | Installation of penstocks (10 nos.) & Stoplogs (2 nos.) | 90 days | Dec 31 '22 | Mar 30 '23 | | | | | | |
| .67 | Installation of Surge Vessel (4 Nos.) & Air Compressor (4 Nos.) | 60 days | Dec 31 '22 | Feb 28 '23 | | | | | | |
| .68 | Installation of Air Blower (2 Nos.) & Air Diffuser (1 set) | 14 days | Mar 31 '23 | Apr 13 '23 | | | | | | |
| .69 | Installation of tanks (14 nos.) & Chemical Pumps (12 nos.) | 90 days | Dec 31 '22 | Mar 30 '23 | | | | | | |
| 170 | Installation of Pipeworks (DI, Chemical pipe, Air pipe) | 40 days | Mar 1 '23 | Apr 9 '23 | | | | | | |
| .71 | Installation of Cabling, MCC & DCS | 100 days | Dec 31 '22 | Apr 9 '23 | | | | | | |
| .72 | Installation of Instrumentation and Monitoring Stations | 90 days | Dec 31 '22 | Mar 30 '23 | | | | | | |
| .73 | Installation of ELV System (CCTV & Access Control) | 60 days | Jan 2 '23 | Mar 2 '23 | | | | | | |
| .74 | Installation of Plumbing & Drainage Equipment | 45 days | Dec 31 '22 | Feb 13 '23 | | | | | | |
| .75 | Installation of PV Panels | 45 days | Feb 14 '23 | Mar 30 '23 | | | | | | |
| .76 | FS / DG Inspection Related Items | 30 days | Aug 31 '23 | Sep 29 '23 | | | | | | |
| .70 | T&C of FS Related Installation | 14 days | Aug 31 '23 | Sep 13 '23 | | | | | | |
| .78 | Submission of FS 314 & 501 | 14 days | Sep 14 '23 | Sep 13 23 | | | | | | |
| L78 L79 | Target FS Inpsection | 14 days | Sep 14 23 | Sep 27 23 | | | | | | |
| .80 | Obtain Form FS172 (Fire Certificate) | 1 day | Sep 28 23 | Sep 28 23 | | | | | | |
| 80 81 | DG Design Submission | 14 days | Aug 31 '23 | Sep 29 23 Sep 13 '23 | | | | | | 🚽 |
| .81 | DG Design Submission DG Inspection | 14 days 14 days | Sep 14 '23 | Sep 13 23 Sep 27 '23 | | | | | | |
| .82 | Obtain DG License | 14 days 1 day | Sep 14 23 Sep 28 '23 | Sep 27 23 Sep 28 '23 | | | | | | |
| | | | Sep 28 23 Dec 31 '22 | | | | | | ¥ | |
| .84 | Power Energization Related Items | 112 days | | Apr 21 '23 | | | | | | |
| .85 | Tx Room Ready for BS installation | 1 day | Dec 31 '22 | Dec 31 '22 | | | | | 1 | |
| 86 | Installation of BS Equipment | 30 days | Jan 1 '23 | Jan 30 '23 | | | | | | |
| L87 | CLP to install Transformers and Cabling | 75 days | Jan 31 '23 | Apr 15 '23 | | | | | | |
| .88 | Power Energization from CLP Transformer to LVSB | 3 days | Apr 16 '23 | Apr 18 '23 | | | | | 5 | . |
| 189 | Power Energization from LVSB to All Equipment | 3 days | Apr 19 '23 | Apr 21 '23 | | | | | L, | ₩. |
| 90 | Preliminary Test of Equipment | 35 days | Jun 23 '23 | Jul 27 '23 | | | | | | |
| 191 | Inspection of Equipment/System with SOR | 14 days | Jun 23 '23 | Jul 6 '23 | | | | | | |
| 192 | Trial Run of Equipment/System | 7 days | Jul 7 '23 | Jul 13 '23 | | | | | | <u> </u> |

| | Task | | Inactive Task | | Manual Summary Rollu | p | External Milestone | \diamond | Manual Progress |
|---------------------------|-----------------|---|--------------------|----|----------------------|---|--------------------|------------|-----------------|
| Project: 3WSD20 Programme | Split | | Inactive Milestone | | Manual Summary | 1 | Deadline | + | |
| Date: Nov 29 '21 | Milestone | • | Inactive Summary | 00 | Start-only | C | Critical | | |
| | Summary | 1 | Manual Task | | Finish-only | 3 | Critical Split | | |
| | Project Summary | 1 | Duration-only | | External Tasks | | Progress | | |

| | 2024 | | | | 2025 | | | | 202 | 6 | |
|----|------|----|----|----|------|----|----|----|-----|----|----|
| 24 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |

| ID | Task Name | Duration | Start | Finish | TRA | Notes | | |
|--------|--|---------------|------------|--------------|-----|-------|--------------------|---|
| 193 | Site Acceptance Test of Equipment/Systems with SOR | 14 days | Jul 14 '23 | Jul 27 '23 | | | Q2 Q3 Q4 | 1 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 |
| 194 | Submission | 14 days | Jun 23 '23 | Jul 6 '23 | | | | |
| 195 | Submission of Testing Procedures & Commissioning Plan | 14 days | Jun 23 '23 | Jul 6 '23 | | | | |
| 196 | Submission of As Fitted Drawings | 14 days | Jun 23 '23 | Jul 6 '23 | | | | |
| 197 | Submission of Manual | 14 days | Jun 23 '23 | Jul 6 '23 | | | | |
| 198 | Submission of Training Material | 14 days | Jun 23 '23 | Jul 6 '23 | | | | |
| 199 | System Commissioning Test | 60 days | Jul 28 '23 | Sep 25 '23 | | | | |
| 200 | Planned completion for section 1 | 0 days | Sep 29 '23 | Sep 29 '23 | | | | |
| 201 | Planned completion for section 2 | 0 days | Sep 29 '23 | Sep 29 '23 | | | | se Se |
| 202 | | | | | | | | |
| 203 | Section 3 - Modification of Table Hill Reclaimed Water Service Reservoir | 721 days | Oct 1 '21 | Sep 21 '23 | | | | |
| 204 | Access Date (part 2 of the Site) | 1 day | Oct 1 '21 | Oct 1 '21 | | | | |
| 205 | Initial survey and condition survey | 60 days | Aug 28 '22 | Oct 26 '22 | | | | |
| 206 | Installation of supplementary dosing and dyeing system | , 240 days | Oct 27 '22 | Jun 23 '23 | | | | • |
| 207 | T&C of E&M equipment | , 90 days | Jun 24 '23 | Sep 21 '23 | | | | |
| 208 | Planned completion for section 3 | 0 days | Sep 21 '23 | Sep 21 '23 | | | | Se |
| 209 | | ,- | | • | | | | |
| 210 | Section 4 - Water main laying works in part 3 of the Site | 792 days | Jul 30 '21 | Sep 29 '23 | | | | |
| 211 | Access Date (part 3 of the Site) | 1 day | Jul 30 '21 | Jul 30 '21 | | | h | |
| 212 | Initial survey | 90 days | Jul 31 '21 | Oct 28 '21 | | | | |
| 213 | 1st TMLG meeting | 1 day | Oct 13 '21 | Oct 13 '21 | | | Ь. | |
| 214 | Application and approval of TTA | , 111 days | Oct 14 '21 | Feb 1 '22 | 14 | | | |
| 215 | Implementation of TTA by stages | 605 days | Feb 2 '22 | Sep 29 '23 | | | | |
| 216 | Mainlaying by open trench method (RW03 & RW43) | 605 days | Feb 2 '22 | Sep 29 '23 | | | | |
| 217 | RW03 : DN600 DI pipe - 1092m | 538 days | Feb 7 '22 | Jul 29 '23 | | | | •••••••••••••••••••••••••••••••••••••• |
| 218 | Team A CH345-380(35m) Stage 3A | 21 days | Feb 7 '22 | Feb 27 '22 | | | | |
| 219 | Team A CH380-415(35m) Stage 4A | 21 days | Feb 28 '22 | Mar 20 '22 | | | | |
| 220 | Team A CH415-450(35m) with IT Chamber Stage 5A | 22 days | Mar 21 '22 | Apr 11 '22 | | | | |
| 221 | Team A CH310-345(35m) Stage 2A | 24 days | Apr 12 '22 | May 5 '22 | | | | |
| 222 | Team A CH275-310(35m) Stage 1A | 22 days | May 6 '22 | May 27 '22 | | | | |
| 223 | Team A CH450-485(35m) Stage 6A | 23 days | May 28 '22 | Jun 19 '22 | | | | |
| 224 | Team A CH485-520(35m) with Flow Meter Chamber Stage 7A | 38 days | Jun 20 '22 | Jul 27 '22 | | | | |
| 225 | Team A CH520-555(35m) Stage 8A | 21 days | Jul 28 '22 | Aug 17 '22 | | | | |
| 226 | Team A CH555-590(35m) Stage 9A | 21 days | Aug 18 '22 | Sep 7 '22 | | | | |
| 227 | Team A Pressure test CH275-590 | 8 days | Sep 8 '22 | Sep 15 '22 | | | | t i i i i i i i i i i i i i i i i i i i |
| 228 | Team A CH590-620(30m) Stage 10A | 24 days | Sep 16 '22 | Oct 9 '22 | | | | |
| 229 | Team A CH620-650(30m) Stage 11A | 21 days | Oct 10 '22 | Oct 30 '22 | | | | |
| 230 | Team A CH650-680(30m) Stage 12A | 21 days | Oct 31 '22 | Nov 20 '22 | | | | |
| 231 | Team A CH680-710(30m) Stage 13A | 21 days | Nov 21 '22 | Dec 11 '22 | | | | |
| 232 | Team A CH710-740(30m) Stage 14A | 24 days | Dec 12 '22 | Jan 4 '23 | | | | |
| 233 | Team A CH740-770(30m) with IT Chamber & washed out chamber Stage 15A | 41 days | Jan 5 '23 | Feb 14 '23 | | | | |
| 234 | Team A CH770-800(30m) Stage 16A | 21 days | Feb 15 '23 | Mar 7 '23 | | | | |
| 235 | Team A CH800-830(30m) Stage 17A | 21 days | Mar 8 '23 | Mar 28 '23 | | | | |
| 236 | Team A CH830-860(30m) Stage 18A | 26 days | Mar 29 '23 | Apr 23 '23 | | | | |
| 237 | Team A CH860-890(30m) Stage 19A | 22 days | Apr 24 '23 | May 15 '23 | | | | |
| 238 | Team A Pressure test CH275-1092 | 18 days | May 16 '23 | Jun 2 '23 | | | | |
| 239 | | | | | | | | |
| 240 | Team B CH980-1010 (30m) Stage 4B | 21 days | Feb 7 '22 | Feb 27 '22 | | | | |
| | | | | | | | | |
| | Task Inactive Tas | | | Manual Summa | | ıp | External Milestone | ♦ Manual Progress |
| Projec | t: 3WSD20 Programme Split Inactive Mil | | | Manual Summa | ary | | Deadline | + |
| Date: | Nov 29 '21 Milestone Milestone Inactive Sun | | | Start-only | | E | Critical | |
| | Summary Manual Tasl | k | | Finish-only | | 3 | Critical Split | |
| | | 1 | | | | | D | |

Project Summary

0

Duration-only

| Dogo | F |
|------|---|
| Page | Э |

Progress

External Tasks


| | 2024 | I | 1 | _ | 2025 | I | <u></u> | 202 | 2026 Q1 Q2 Q3 | | | | | | |
|------|--------|----|----|----|------|----|---------|-----|------------------|----|----|--|--|--|--|
| 24 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| For | 20 '22 | , | | | | | | | | | | | | | |
| | 29 '23 | | | | | | | | | | | | | | |
| sep | 29 '23 | 5 | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | 24 122 | | | | | | | | | | | | | | |
| bep. | 21 '23 | • | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |

| ID | Task Name | | | | Duration | Start | Finish | TRA | Notes | 02 | 03 0 | 2022 2023 2024 2025 2026 Q4 Q1 Q2 Q3 Q4 Q1 Q3 Q4 Q1 Q3 |
|--------|-------------------------------|--------------------------|------------|---------------------------------|-----------|------------|----------------|-----------|-------------|--------------|----------|--|
| 241 | Team B CH1010-104 | 0 (30m) Stage 5B | | | 21 days | Feb 28 '22 | Mar 20 '22 | | <u> </u> | | | |
| 242 | Team B CH1040-107 | 0 (30m) Stage 6B | | | 22 days | Mar 21 '22 | Apr 11 '22 | | | | | |
| 243 | Team B CH950-980 (| 30m) Stage 3B | | | 24 days | Apr 12 '22 | May 5 '22 | | | | | |
| 244 | Team B CH920-950 (| 30m) Stage 2B | | | 22 days | May 6 '22 | May 27 '22 | | | | | |
| 245 | Team B CH890-920 (| 30m) Stage 1B | | | 23 days | May 28 '22 | Jun 19 '22 | | | | | |
| 246 | Team B CH1070-109 | 2 (22m) Stage 7B | | | 36 days | Jun 20 '22 | Jul 25 '22 | | | | | |
| 247 | | | | | | | | | | | | |
| 248 | Team C CH0-100 (10 | Dm)Stage 1C | | | 77 days | Apr 1 '23 | Jun 16 '23 | | | | | |
| 249 | Team C CH100-150 (| 50m)Stage 2C | | | 94 days | May 2 '22 | Aug 3 '22 | | | | | |
| 250 | Team C CH150-200 (| 50m)Stage 3C | | | 94 days | Aug 1 '22 | Nov 2 '22 | | | | | |
| 251 | Team C CH200-275 (| 75m)Stage 4C | | | 100 days | Nov 3 '22 | Feb 10 '23 | | | | | |
| 252 | | | | | | | | | | | | |
| 253 | Estimate inclement v | veather | | | 41 days | Jun 3 '23 | Jul 13 '23 | | | | | |
| 254 | Overall pressure test | | | | 8 days | Jul 14 '23 | Jul 21 '23 | | | | | |
| 255 | Pipe connection and | completion | | | 8 days | Jul 22 '23 | Jul 29 '23 | | | | | |
| 256 | | | | | | | | | | | | |
| 257 | RW43 : DN150 DI pipe - | 1144m | | | 570 days | Feb 2 '22 | Aug 25 '23 | | | | | |
| 258 | CH180 to CH610 (43 | Dm) | | | 420 days | Feb 2 '22 | Mar 28 '23 | 15 | 45d/50m | | | |
| 259 | CH180 to CH000 (18 | Dm) | | | 150 days | Mar 29 '23 | Aug 25 '23 | | 60d/60m+90d | | | |
| 260 | CH610 to CH1144 (5 | 34m) | | | 525 days | Feb 2 '22 | Jul 11 '23 | 30 | 45d/50m | | | |
| 261 | Testing of water main | | | | 21 days | Aug 26 '23 | Sep 15 '23 | 14 | | | | |
| 262 | Connection at RW43 - C | H1144 | | | 14 days | Sep 16 '23 | Sep 29 '23 | | | | | |
| 263 | Planned completion for sec | tion 4 | | | 0 days | Sep 29 '23 | Sep 29 '23 | | | | | 🙀 Sep 29 '23 |
| 264 | | | | | | | | | | | | |
| 265 | Section 5 - Water main laying | works in part 4 of the | Site | | 1096 days | Jul 30 '21 | Jul 29 '24 | | | | | |
| 266 | Access Date (part 4 of the S | iite) | | | 1 day | Jul 30 '21 | Jul 30 '21 | | | | Ь | |
| 267 | Initial survey | | | | 90 days | Jul 31 '21 | Oct 28 '21 | | | | | |
| 268 | Application and approval o | f TTA | | | 116 days | Nov 1 '21 | Feb 24 '22 | | | | | |
| 269 | Mainlaying by trenchless r | nethod (RW04) | | | 479 days | Feb 25 '22 | Jun 18 '23 | | | | | |
| 270 | DN450 DI pipe (6 locati | ons , total length 237m | n) | | 479 days | Feb 25 '22 | Jun 18 '23 | 60 | | | | |
| 271 | Mainlaying by open trench | method (RW04) | | | 886 days | Feb 25 '22 | Jul 29 '24 | | | | | |
| 272 | DN450 DI Pipe - 3332m | | | | 886 days | Feb 25 '22 | Jul 29 '24 | 45 | | | | |
| 273 | Planned completion for sec | tion 5 | | | 0 days | Jul 29 '24 | Jul 29 '24 | | | | | a⊄Jul 29 '24 |
| 274 | | | | | | | | | | | | |
| 275 | Section 6 - Water main laying | works in part 5 of the | Site | | 1280 days | Jul 30 '21 | Jan 29 '25 | | | | I | |
| 276 | Access Date (part 5 of the S | iite) | | | 1 day | Jul 30 '21 | Jul 30 '21 | | | | h | |
| 277 | Initial survey | | | | 90 days | Jul 31 '21 | Oct 28 '21 | | | | | |
| 278 | Application and approval o | f TTA | | | 167 days | Oct 1 '21 | Mar 16 '22 | | | | | |
| 279 | Mainlaying by trenchless r | nethod | | | 534 days | Jun 19 '23 | Dec 3 '24 | | | | | |
| 280 | DN400, DN300 DI pipe (| 2 locations , total leng | gth 126m) | | 376 days | Jun 19 '23 | Jun 28 '24 | 30 | | | | |
| 281 | DN150 DI pipe (1 locati | on , total length 33m) | | | 158 days | Jun 29 '24 | Dec 3 '24 | 15 | | | | |
| 282 | Mainlaying by open trench | method | | | 230 days | Mar 17 '22 | Nov 1 '22 | | | | | |
| 283 | DN400 DI pipe - 377m | | | | 230 days | Mar 17 '22 | Nov 1 '22 | 30 | | | | |
| 284 | Contractor's Design and Co | onstruction of distribu | tion mains | | 1189 days | Oct 29 '21 | Jan 29 '25 | | | | F | |
| 285 | Submission and accepta | nce of detailed design | proposal | | 120 days | Oct 29 '21 | Feb 25 '22 | | | | | |
| 286 | Site investigation and lia | ison with relevant par | ties | | 120 days | Feb 26 '22 | Jun 25 '22 | | | | | |
| 287 | Application of XP and T | Ā | | | 120 days | Jun 26 '22 | Oct 23 '22 | | | | | |
| 288 | Mainlaying by open tre | nch method | | | 820 days | Nov 2 '22 | Jan 29 '25 | | | | | r |
| | | | | | | | | | | | | |
| | | Task | | Inactive Task | | | Manual Summa | ary Rollı | ıp | External M | ilestone | e \diamond Manual Progress |
| Projec | t: 3WSD20 Programme | Split | | Inactive Milesto | ne 🛇 | | Manual Summa | ary | 0 | Deadline | | + |
| | Nov 29 '21 | Milestone | ♦ | Inactive Summa | ry | 1 | Start-only | | E | Critical | | |
| Date. | 1107 <i>L</i> / <i>L</i> 1 | Summary | | Manual Task | | | Finish-only | | 3 | Critical Spi | it | |
| | | Project Summary | | Duration-only | | | External Tasks | | | Progress | | |
| | | 1 | | - | | | | | | - | | |

| Page | 6 |
|------|---|
|------|---|

| D | Task Name | Duration | Start | Finish | TRA | Notes | | 02 | 04 | 2022 | Q2 Q3 | 2023 | | 2 04 |
|-----|--|-----------|------------|------------|-----|-------|----|------------|---------|----------|-----------------------|------|---|---------------|
| 289 | DN300 DI pipe - 220m | 140 days | Nov 2 '22 | Mar 21 '23 | 14 | | Q2 | <u>Q</u> 3 | <u></u> | <u> </u> | <u>uz u</u> z <u></u> | | | <u>3 Q4</u> |
| 290 | DN150 DI pipe - 2841m | 680 days | Mar 22 '23 | Jan 29 '25 | 30 | | | | | | | ī | + | |
| 291 | Planned completion for section 6 | 0 days | Jan 29 '25 | Jan 29 '25 | | | | | | | | | | |
| 292 | | , | | | | | | | | | | | | |
| 293 | Section 7 - Water main laying works in part 6 of the Site | 1523 days | Jul 30 '21 | Sep 29 '25 | | | | | | | | | | |
| 294 | Access Date (part 6 of the Site) | 1 day | Jul 30 '21 | Jul 30 '21 | | | | Ь | | | | | | |
| 295 | Initial survey | 90 days | Jul 31 '21 | Oct 28 '21 | | | | - | | | | | | |
| 296 | Application and approval of TTA | 117 days | Nov 1 '21 | Feb 25 '22 | | | | | | | | | | |
| 297 | Mainlaying by trenchless method | 1289 days | Feb 26 '22 | Sep 6 '25 | | | | | | - | | | | |
| 298 | DN450, DN400, DN300 DI pipe (13 locations , total length 1028m) | 1289 days | Feb 26 '22 | Sep 6 '25 | 90 | | | | | | | | | |
| 299 | Mainlaying by open trench method | 1312 days | Feb 26 '22 | Sep 29 '25 | | | | | | - | | | | |
| 300 | DN450, DN400, DN300 DI pipe - 3225m | 457 days | Feb 26 '22 | May 28 '23 | 30 | | | | | | | | | |
| 301 | DN200, DN150, DN100, DN80 DI pipe - 6574m | 855 days | May 29 '23 | Sep 29 '25 | 100 | | | | | | | | | |
| 302 | Planned completion for section 7 | 0 days | Sep 29 '25 | Sep 29 '25 | | | | | | | | | | |
| 303 | | | | | | | | | | | | | | |
| 304 | Section 8 - Water main laying works in part 7 of the Site | 1676 days | Jul 30 '21 | Mar 1 '26 | | | | ı | | | | | | |
| 305 | Access Date (part 7 of the Site) | 1 day | Jul 30 '21 | Jul 30 '21 | | | | Ь | | | | | | |
| 306 | Initial survey | 90 days | Jul 31 '21 | Oct 28 '21 | | | | | | | | | | |
| 307 | Application and approval of TTA | 117 days | Nov 1 '21 | Feb 25 '22 | | | | | | | | | | |
| 308 | Mainlaying by trenchless method | 168 days | Sep 7 '25 | Feb 21 '26 | | | | | | | | | | |
| 309 | DN300 DI pipe (1 locations, total length 58m) | 168 days | Sep 7 '25 | Feb 21 '26 | | | | | | | | | | |
| 310 | Mainlaying by open trench method | 1465 days | Feb 26 '22 | Mar 1 '26 | | | | | | | | | | |
| 311 | DN450, DN300 DI pipe - 2155m | 780 days | Feb 26 '22 | Apr 15 '24 | 45 | | | | | | | | | |
| 312 | DN200, DN150 DI pipe - 2051m | 685 days | Apr 16 '24 | Mar 1 '26 | 40 | | | | | | | | | |
| 313 | Planned completion for section 8 | 0 days | Mar 1 '26 | Mar 1 '26 | | | | | | | | | | |
| 314 | | | | | | | | | | | | | | |
| 315 | Section 9 - Conversion works to effect the supply of reclaimed water | 1676 days | Jul 30 '21 | Mar 1 '26 | | | | ı | | | | | | |
| 316 | Access Date | 1 day | Jul 30 '21 | Jul 30 '21 | | | | Ь | | | | | | |
| 317 | Initial survey by stages | 180 days | Jul 31 '21 | Jan 26 '22 | | | | | | | | | | |
| 318 | Liaison, coordination and enabling work for conversion | 700 days | Jul 30 '21 | Jun 29 '23 | | | | | | | | | | |
| 319 | Conversion works | 944 days | Aug 1 '23 | Mar 1 '26 | | | | | | | | | + | |
| 320 | Section 4 (Part 3) - 3 nos. | 60 days | Aug 1 '23 | Sep 29 '23 | | | | | | | | | | |
| 321 | Section 5 (Part 4) - 11 nos. | 220 days | Dec 23 '23 | Jul 29 '24 | | | | | | | | | | |
| 322 | Section 6 (Part 5) - 11 nos. | 220 days | Jun 24 '24 | Jan 29 '25 | | | | | | | | | | |
| 323 | Section 7 (Part 6) - 40 nos. | 400 days | Aug 26 '24 | Sep 29 '25 | | | | | | | | | | |
| 324 | Section 8 (Part 7) - 3 nos. | 60 days | Jan 1 '26 | Mar 1 '26 | | | | | | | | | | |
| 325 | Planned completion for section 9 | 0 days | Mar 1 '26 | Mar 1 '26 | | | | | | | | | | |








Appendix D

Location of Designated Noise Monitoring Station CP-KTN-NMS5





Appendix E

Valid Calibration Certificates of Monitoring Equipment



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C216479 證書編號

| ITEM TESTED / 送檢項 | 目 | (Job No. / 序引編號:IC21-2189) | Date of Receipt / 收件日期: 25 October 2021 |
|----------------------|---|---|---|
| Description / 儀器名稱 : | : | Sound Level Meter (EQ016) | |
| Manufacturer / 製造商 : | : | Rion | |
| Model No. / 型號 : | : | NL-52 | |
| Serial No. / 編號 : | : | 00464681 | |
| Supplied By / 委託者 : | : | Action-United Environmental Services ar | nd Consulting |
| | | Unit A, 20/F., Gold King Industrial Build | ling, |
| | | 35-41 Tai Lin Pai Road, Kwai Chung, N. | Т. |

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50 ± 25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 9 November 2021

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By 測試

K P Cheuk

Project Engineer

K C/Lee Engineer

Certified By 核證

Date of Issue 簽發日期

:

10 November 2021

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C216479 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

| Equipment ID | Description | Certificate No. |
|--------------|-------------------------------------|-----------------|
| CL280 | 40 MHz Arbitrary Waveform Generator | C210084 |
| CL281 | Multifunction Acoustic Calibrator | AV210017 |

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

| | UUT | Setting | | Applie | d Value | UUT | IEC 61672 |
|----------|----------------|-----------|-----------|--------|---------|---------|---------------|
| Range | Function | Frequency | Time | Level | Freq. | Reading | Class 1 Spec. |
| (dB) | | Weighting | Weighting | (dB) | (kHz) | (dB) | (dB) |
| 30 - 130 | L _A | Α | Fast | 94.00 | 1 | 93.6 | ± 1.1 |

6.1.2 Linearity

| | UU | Г Setting | | Applied | d Value | UUT |
|----------|----------------|-----------|-----------|---------|---------|-------------|
| Range | Function | Frequency | Time | Level | Freq. | Reading |
| (dB) | | Weighting | Weighting | (dB) | (kHz) | (dB) |
| 30 - 130 | L _A | А | Fast | 94.00 | 1 | 93.6 (Ref.) |
| | | | | 104.00 | | 103.6 |
| | | | | 114.00 | | 113.6 |

IEC 61672 Class 1 Spec. : \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

6.2 Time Weighting

| | UUT Setting | | | | d Value | UUT | IEC 61672 |
|----------|----------------|-----------|-----------|-------|---------|---------|---------------|
| Range | Function | Frequency | Time | Level | Freq. | Reading | Class 1 Spec. |
| (dB) | | Weighting | Weighting | (dB) | (kHz) | (dB) | (dB) |
| 30 - 130 | L _A | А | Fast | 94.00 | 1 | 93.6 | Ref. |
| | | | Slow | | | 93.6 | ± 0.3 |

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C216479 證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

| | UUT | | Applied Value | | UUT | IEC 61672 | |
|----------|----------------|-----------|---------------|-------|--------|-----------|---------------------|
| Range | Function | Frequency | Time | Level | Freq. | Reading | Class 1 Spec. |
| (dB) | | Weighting | Weighting | (dB) | | (dB) | (dB) |
| 30 - 130 | L _A | А | Fast | 94.00 | 63 Hz | 67.3 | -26.2 ± 1.5 |
| | | | | | 125 Hz | 77.4 | -16.1 ± 1.5 |
| | | | | | 250 Hz | 84.9 | -8.6 ± 1.4 |
| | | | | | 500 Hz | 90.4 | -3.2 ± 1.4 |
| | | | | | 1 kHz | 93.6 | Ref. |
| | | | | | 2 kHz | 94.8 | $+1.2 \pm 1.6$ |
| | | | | | 4 kHz | 94.6 | $+1.0 \pm 1.6$ |
| | | | | | 8 kHz | 92.6 | -1.1 (+2.1 ; -3.1) |
| | | | | | 16 kHz | 85.7 | -6.6 (+3.5 ; -17.0) |

6.3.2 C-Weighting

| | UUT Setting | | | Applied Value | | UUT | IEC 61672 |
|----------|----------------|-----------|-----------|---------------|--------|---------|-------------------------|
| Range | Function | Frequency | Time | Level | Freq. | Reading | Class 1 Spec. |
| (dB) | | Weighting | Weighting | (dB) | | (dB) | (dB) |
| 30 - 130 | L _C | С | Fast | 94.00 | 63 Hz | 92.7 | $\textbf{-0.8} \pm 1.5$ |
| | | | | | 125 Hz | 93.4 | -0.2 ± 1.5 |
| | | | | | 250 Hz | 93.6 | 0.0 ± 1.4 |
| | | | | | 500 Hz | 93.6 | 0.0 ± 1.4 |
| | | | | | 1 kHz | 93.6 | Ref. |
| | | | | | 2 kHz | 93.5 | -0.2 ± 1.6 |
| | | | | | 4 kHz | 92.8 | $\textbf{-0.8} \pm 1.6$ |
| | | | | | 8 kHz | 90.7 | -3.0 (+2.1 ; -3.1) |
| | | | | | 16 kHz | 83.7 | -8.5 (+3.5 ; -17.0) |

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate of Calibration 校正證書

Certificate No. : C216479 證書編號

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 17434

- Mfr's Spec. : IEC 61672 Class 1

| - Uncertainties of Applied Value : | 94 dB : | 63 Hz - 125 Hz | $\pm 0.35 \text{ dB}$ |
|------------------------------------|----------|-----------------|------------------------------------|
| | | 250 Hz - 500 Hz | $\pm 0.30 \text{ dB}$ |
| | | 1 kHz | $\pm 0.20 \text{ dB}$ |
| | | 2 kHz - 4 kHz | $\pm 0.35 \text{ dB}$ |
| | | 8 kHz | $\pm 0.45 \text{ dB}$ |
| | | 16 kHz | $\pm 0.70 \text{ dB}$ |
| | 104 dB : | 1 kHz | $\pm 0.10 \text{ dB}$ (Ref. 94 dB) |
| | 114 dB : | 1 kHz | : ± 0.10 dB (Ref. 94 dB) |
| | | | |

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C214361 證書編號

| ITEM TESTED / 送檢項目 | (Job No. / 序引編號:IC21-1345) | Date of Receipt / 收件日期:8 | 3 July 2021 |
|------------------------|--|------------------------------|-------------|
| Description / 儀器名稱 : | Sound Calibrator (EQ082) | | |
| Manufacturer / 製造商 : | Brüel & Kjær | | |
| Model No. / 型號 : | 4231 | | |
| Serial No. / 編號 : | 2713428 | | |
| Supplied By / 委託者 : | Action-United Environmental Services a | and Consulting | |
| | Unit A, 20/F., Gold King Industrial Buil | ding, | |
| | 35-41 Tai Lin Pai Road, Kwai Chung, N | I.T. | |
| | | | |
| TEST CONDITIONS / 測詞 | 條件 | | |
| Temperature / 溫度 : (23 | $(\pm 2)^{\circ}C$ | Relative Humidity / 相對濕度 : (| 50 ± 25)% |
| Line Voltage / 電壓 : | | | |

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 24 July 2021

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

 Tested By
 :
 Chence

 測試
 K P Cheuk

 Project Engineer

 Certified By
 :

 K C Lee
 簽發日期

 Engineer

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C214361 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

| Equipment ID | Description | Certificate No. |
|--------------|-----------------------------------|-----------------|
| CL130 | Universal Counter | C213954 |
| CL281 | Multifunction Acoustic Calibrator | AV210017 |
| TST150A | Measuring Amplifier | C201309 |
| | | |

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

| - 2 | | | | |
|-----|---------------|----------------|-------------|-------------------------------|
| | UUT | Measured Value | Mfr's Spec. | Uncertainty of Measured Value |
| | Nominal Value | (dB) | (dB) | (dB) |
| | 94 dB, 1 kHz | 94.0 | ± 0.2 | ± 0.2 |
| | 114 dB, 1 kHz | 114.1 | | |

5.2 Frequency Accuracy

| UUT Nominal Value | Measured Value | Mfr's | Uncertainty of Measured Value |
|-------------------|----------------|----------------------------|-------------------------------|
| (kHz) | (kHz) | Spec. | (Hz) |
| 1 | 1.000 0 | $1 \text{ kHz} \pm 0.1 \%$ | ± 0.1 |

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Appendix F


Monitoring Schedule of the Reporting Month and Coming Month



The Reporting Monitoring Schedule (March 2022)

AUES

| ✓ | Monitoring Day |
|---|--------------------------|
| | Sunday or Public Holiday |



The Coming Month Monitoring Schedule (April 2022)

AUES

Note:

Ecology monitoring dates are tentative and are subject to change

| ✓ | Monitoring Day |
|---|--------------------------|
| | Sunday or Public Holiday |



Appendix G

Database of Monitoring Result




| Daytime No | oise Me | asureme | ent Resi | ults (dB |) at CP- | KTN-N | IMS5 | | | | | | | | | | | | | | |
|------------|---------------|---------|----------------|----------|----------------|-------|----------------|-------|----------------|-------|----------------|-------|-------|----------------|-------|-------|----------|-----------|-------|--------------------|----------|
| | Start | 1st | 1st Leq (5min) | | 2nd Leq (5min) | | 3rd Leq (5min) | | 4th Leq (5min) | | 5th Leq (5min) | | nin) | 6th Leq (5min) | | nin) | Lag20min | Corrected | | | |
| Date | Start Time | Leq, | L10, | L90, | Leq, | L10, | L90, | Leq, | L10, | L90, | Leq, | L10, | L90, | Leq, | L10, | L90, | Leq, | L10, | L90, | Leq30min, dB(A) | Leq30min |
| | Time | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | uD(A) | dB(A) |
| 1-Mar-22 | 14:15 | 54.8 | 56.4 | 52.6 | 53.7 | 55.4 | 51.9 | 52.0 | 52.6 | 51.4 | 54.5 | 58.8 | 51.8 | 57.0 | 59.3 | 52.2 | 52.9 | 53.9 | 51.5 | 54.5 | 57.5 |
| 7-Mar-22 | 9:12 | 59.9 | 62.5 | 57.5 | 57.1 | 60.5 | 50.0 | 56.4 | 60.0 | 50.0 | 60.5 | 50.5 | 48.8 | 56.5 | 49.5 | 47.3 | 56.5 | 50.5 | 48.2 | 58.2 | 61.2 |
| 17-Mar-22 | 9:21 | 54.5 | 55.5 | 53.5 | 56.2 | 57.5 | 54.0 | 54.7 | 56.5 | 53.0 | 53.8 | 54.5 | 52.5 | 57.2 | 58.5 | 54.5 | 56.8 | 59.0 | 54.0 | 55.7 | 58.7 |
| 25-Mar-22 | 9:24 | 53.8 | 55.0 | 50.5 | 52.6 | 54.0 | 51.0 | 67.6 | 57.5 | 51.0 | 57.2 | 60.0 | 51.5 | 56.7 | 58.5 | 53.5 | 56.9 | 58.5 | 54.0 | 61.1 | 64.1 |
| 28-Mar-22 | 9:21 | 61.7 | 62.5 | 49.5 | 64.8 | 67.5 | 55.0 | 57.7 | 59.5 | 53.5 | 65.7 | 70.0 | 54.5 | 65.2 | 68.5 | 54.5 | 62.9 | 66.0 | 53.0 | 63.7 | 66.7 |



Appendix H

Graphical Plots for Monitoring Result







Appendix I

Monthly Summary Waste Flow Table

Appendix 22

Contract No. : <u>3/WSD/20</u> Contact Name: <u>Reclaimed Water Supply to Sheung Shui and Fanling</u>

| | | Actual Quanti | ties of Inert C&D | Materials Generate | ed Monthly | | Act | ual Quantities of C | &D Wastes G | enerated Mo | nthly |
|-----------|-----------------------------|---|---------------------------|-----------------------------|----------------------------|--------------------------|--------------|-------------------------------|--------------------------|-------------------|--------------------------------|
| Month | Total Quantity Generated | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper/ cardboard packaging | Plastics (see Note 3) | Chemical Waste | Others, e.g. general refuse |
| | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000 kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000m ³) |
| Jan | 0.3031 | 0 | 0 | 0 | 0.3031 | 0 | 0 | 0 | 0 | 0 | 0.0016 |
| Feb | 0.5411 | 0 | 0 | 0 | 0.5411 | 0 | 0 | 0 | 0 | 0 | 0.0019 |
| Mar | 0.8459 | 0 | 0 | 0 | 0.8459 | 0 | 0 | 0 | 0 | 0 | 0.0014 |
| Apr | | | | | | | | | | | |
| May | | | | | | | | | | | |
| June | | | | | | | | | | | |
| Sub-total | 1.6901 | 0 | 0 | 0 | 1.6901 | 0 | 0 | 0 | 0 | 0 | 0.0049 |
| July | | | | | | | | | | | |
| Aug | | | | | | | | | | | |
| Sept | | | | | | | | | | | |
| Oct | | | | | | | | | | | |
| Nov | | | | | | | | | | | |
| Dec | | | | | | | | | | | |
| Total | 1.6901 | 0 | 0 | 0 | 1.6901 | 0 | 0 | 0 | 0 | 0 | 0.0049 |

Monthly Summary Waste Flow Table for _2022___ (year)

| | Forecast of Total Quantities of C&D Materials to be Generated from the Contract* | | | | | | | | | | | |
|-----------------------------|--|---------------------------|-----------------------------|----------------------------|--------------------------|--------------|----------------------------|--------------------------|----------------|--------------------------------|--|--|
| Total Quantity Generated | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper/ cardboard packaging | Plastics (see Note 3) | Chemical Waste | Others, e.g. general refuse | | |
| (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000 kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000m ³) | | |
| 25.472 | 5.386 | 0 | 0 | 25.472 | 0 | 0 | 0 | 0 | 0 | 0.3885 | | |

Notes: (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(3) The quantities of C&D material indicated in the half-yearly status report should be in tonnes. If the project offices do not have information on the densities of the material for the time being, they could initially adopt the following conversion factors for reporting purpose: insitu densities of rock and soil to be 2.5 tonnes/m3 and 2.0 tonnes/m3 respectively; and densities of imported rock and soil to be 2.0 tonnes/m3 and 1.8 tonnes/m3 respectively.



Appendix J

Implementation Schedule for Environmental Mitigation Measures (ISEMM)

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concerns to address | Who to implement the Measures? | Location of the measures | When to implement the Measures? | What requirements or standards for the measures to achieve? |
|-------------|-----------------|--|--|--------------------------------------|------------------------------|---------------------------------------|---|
| | | n Measures (Applicable to ALL Project Components, including DPs and Non-D |) Ps) | | - - | • | • |
| | uction Dust | | 1 | • | • | 1 | 1 |
| S3.8 | D1 | Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road is proposed to achieve dust removal efficiency of 92.1%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.7 L/m2 to achieve the respective dust removal efficiencies. | Minimize dust impact at the nearby sensitive receivers | Contractor | All construction sites | Construction phase | APCO To control the dust impact to meet HKAQO and TM-EIAO |
| S3.8 | D2 | The Contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation. | Minimize dust impact at the nearby sensitive receivers | Contractor | All construction sites | Construction phase | APCO To control the dust impact to meet HKAQO and TM-EIAO |
| S3.8 | D3 | Following dust suppression measures should also be incorporated by the Contractor to control the dust nuisance throughout the construction phase: Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones; The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities or hard cores; When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period; | Minimize dust impact at the nearby sensitive receivers | Contractor | All construction sites | Construction phase | APCO To control the dust impact to meet HKAQO and TM-EIAO |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concerns to address | Who to implement the Measures? | Location of the measures | When to implement the Measures? | What requirements or standards for the measures to achieve? |
|-------------|-----------------|---|--|--------------------------------------|------------------------------|---------------------------------------|---|
| | | The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for material transport should be totally enclosed by impervious sheeting; and Every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area | | | | | |
| Nainali | | sheltered on the top and the 3 sides. | | | | | |
| S4.9 | Nİ | struction Phase) Implement the following good site management practices: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works; mobile plant should be sited as far away from NSRs as possible and practicable; and material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. | Control construction airborne noise | Contractor | All construction sites | Construction phase | Annex 5, TM-EIAO |
| S4.9 | N2 | Install temporary site hoarding (approx. 2.4m high) located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period. | Reduce the construction noise levels at low-level | Contractor | All construction sites | Construction phase | Annex 5, TM-EIAO |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concerns to address | Who to implement the Measures? | Location of the measures | When to implement the Measures? | What requirements or standards for the measures to achieve? |
|-------------|-----------------|--|---|--------------------------------------|------------------------------|---------------------------------------|---|
| | | | zone of NSRs through partial screening. | | | | |
| S4.9 | N3 | Install movable noise barriers, full enclosure and acoustic mat, screen the noisy plants including air compressor and generator. | Screen the noisy plant items to be used at all construction sites | Contractor | All construction sites | Construction phase | Annex 5, TM-EIAO |
| S4.9 | N4 | Use of "Quiet" Plant and Working Methods | Reduce the noise levels of plant items | Contractor | All construction sites | Construction phase | Annex 5, TM-EIAO |
| S4.9 | N5 | Sequencing operation of construction plants where practicable. | Operate sequentially within the same work site to reduce the construction airborne noise | Contractor | All construction sites | Construction phase | Annex 5, TM-EIAO |
| Water G | Quality Impa | nct (Construction Phase) | | | | | |
| S5.7 | Ŵ1 | Construction Runoff In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN 1/94), construction phase mitigation measures should be provided and the Storm Water Pollution Control Plan is given below. Storm Water Pollution Control Plan At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the Contractor prior to the commencement of construction. Diversion of natural stormwater should be provided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipment in order to avoid or minimize polluted runoff. Sedimentation tanks with sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8m3 capacities, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity shall be flexible and able to handle multiple inputs from a variety of sources and suited to applications | Control construction runoff | Contractor | All construction sites | Construction phase | WPCO, EIAO, TM-EIAO |

| EM&A .og Ref | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concerns to address | Measures 7 | Location of the measures | When to implement the Measures? | What requirements or standards for the measures to achieve? |
|-----------------|--|--|------------|--------------------------|---------------------------------------|---|
| | where the influent is pumped. The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a silt/sediment trap. The silt/sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The detailed design of the sand/silt traps should be undertaken by the Contractor prior to the commencement of construction. Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means. All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas. Measures should be taken to minimize the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, it should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. All open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m3 should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, s | | | | | |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concerns to address | Who to implement the Measures? | Location of the measures | When to implement the Measures? | What requirements or standards for the measures to achieve? |
|-------------|-----------------|--|--|--------------------------------------|------------------------------|---------------------------------------|---|
| | | during storm events. All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain. Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts. All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby. Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the meander, wetlands and fish ponds. | | | | | |
| S5.7 | W2 | Sewage from Workforce Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on the construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures. | Handling of site sewage | Contractor | All construction sites | Construction phase | WPCO, EIAO, TM-EIAO |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concerns to address | Who to implement the Measures? | Location of the measures | When to implement the Measures? | What requirements or standards for the measures to achieve? |
|-------------|-----------------|---|--|--------------------------------------|---|---|---|
| Waste l | Managemer | nt (Construction Waste) | | | | | |
| S7.6 | WM1 | Waste Reduction Measures Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to achieve reduction: segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal; proper storage and site practices to minimize the potential for damage and contamination of construction materials; plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. | Reduce waste generation | Contractor | All construction sites where practicable | Prior to the commencement of construction | Waste Disposal Ordinance |
| S7.6 | WM2 | Prepare Waste Management Plan and submit to the Engineer for approval | Minimize waste generation during construction | Contractor | All construction sites | Construction phase | Waste Disposal Ordinance |
| S7.6 | WM3 | <u>Good Site Practice</u> The following good site practices are recommended throughout the construction activities: nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling; provision of sufficient waste disposal points and regular collection for disposal; appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; | Minimize waste generation during construction | Contractor | All construction sites | Construction phase | Waste Disposal Ordinance |
| S7.6 | WM4 | Storage of Waste The following recommendation should be implemented to minimize the impacts: | Minimize waste from storage impacts | Contractor | All construction | Construction phase | Waste Disposal Ordinance |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concerns to address | Who to implement the Measures? | Location of the measures | When to implement the Measures? | What requirements or standards for the measures to achieve? |
|-------------|-----------------|--|--|--------------------------------------|------------------------------|---------------------------------------|---|
| | | waste such as soil should be handled and stored well to ensure secure containment; stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; different locations should be designated to stockpile each material to enhance reuse; | | | sites | | |
| S7.6 | WM5 | Collection and Transportation of WasteThe following recommendation should minimize the impacts:• remove waste in timely manner;• employ the trucks with cover or enclosed containers for waste transportation;• obtain relevant waste disposal permits from the appropriate authorities; and• disposal of waste should be done at licensed waste disposal facilities. | Minimize waste from storage impacts | Contractor | All construction sites | Construction phase | Waste Disposal Ordinance |
| S7.6 | WM6 | Excavated and C&D Material Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public filling areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&D materials: maintain temporary stockpiles and reuse excavated fill material for backfilling; carry out on-site sorting; deliver surplus artificial hard materials to Tuen Mun Area 38 recycling plant or its successor for recycling into subsequent useful products; make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; implement a recording system for the amount of waste generated, recycled and disposed of for checking; Standard formwork should be used as far as practicable in order to minimize the arising of C&D waste. The use of more durable formwork (e.g. metal hoarding) or plastic facing should be encouraged in order to enhance the possibility of recycling. The purchasing of construction materials should be carefully planned in order to avoid over ordering and wastage. Wheel wash facilities have to be provided at the site entrance before the trucks leaving the works area. | Minimize waste impacts from excavated and C&D materials | Contractor | All construction sites | Construction phase | Land (Miscellaneous Provisions) Ordinance Waste Disposal Ordinance ETWB TCW No. 19/2005 |
| S7.6 | WM8 | Chemical Waste If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste Contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical | Control the chemical waste and ensure proper storage, handling and disposal. | Contractor | All construction sites | Construction phase | Waste Disposal (Chemical Waste) General) Regulation Code of Practice on the Packaging, Labelling and |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concerns to address | Who to implement the Measures? | Location of the measures | When to implement the Measures? | measures to achieve? |
|---------------|-----------------|---|---|---|---|--|---|
| | | waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. | | | | | Storage of Chemical Waste |
| S7.6 | WM9 | General Waste General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling. Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean. A reputable waste collector should be employed to remove general refuse on a daily basis. | Minimize production of the general refuse and avoid odour, pest and litter impacts | Contractor | All construction sites | Construction phase | • Waste Disposal Ordinance |
| S7.6 | WM10 | Sewage The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability, site condition and activities. Regularly collection by licensed collectors should be arranged to minimize potential environmental impacts. | Minimize production of sewage impacts | Contractor | All construction sites | Construction phase | • Waste Disposal Ordinance |
| S7.6 | WM11 | Topsoil reuse – Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. This is considered a general measure for good site practice. | Good site practice | Contractor / Project Proponent | Onsite | Construction Phase | ETWB Technical Circular (Works) No.29/2004 |
| Landsc | ape and Vis | sual (Construction) | | | | | |
| S.12.9 MM3 | LV5 | Open Space Provision - the principles adopted in the RODP planning ensure that public open space systems are incorporated. All requirements for open space areas stipulated in the planning documents for the formulation of the Preliminary Layout Plan should be adhered to. | Reprovision of open space. Enhance visual amenity of the area and improve the overall landscape character | Government Developer / Detailed Design Consultant / Contractor | Onsite as stipulated in the planning documents for the formulation of the Preliminary Layout Plan | Prior to Construction and Construction Phase | Hong Kong Planning Standards and Guidelines (HKPSG) issued by the Planning Department (As at Aug 2011); Sustainable Building Design Guidelines |
| S.12.9 MM4 | LV6 | Tree Protection & Preservation – Exiting trees to be retained within the Project Site should be carefully protected during construction. In particular OVTs will be preserved according to ETWB Technical Circular (Works) No. 29/2004. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to | Protect and Preserve Trees | Government Developer / Detailed Design Consultant / Contractor | Onsite as stipulated in the planning documents for the formulation of | Prior to Construction and Construction Phase | ETWB Technical Circular Works (TCW) No. 29/2004 and 3/2006 |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concerns to address | Who to implement the Measures? | Location of the measures | When to implement the Measures? | What requirements or standards for the measures to achieve? |
|---------------|-----------------|---|--|---|---|--|---|
| | | undertaking any works adjacent to all retained trees, including trees in Contractor's works areas. A detailed tree survey will be carried out for the Tree Removal Application (TRA) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which trees should be retained, transplanted or felled and will include details of tree protection measures for those trees to be retained. | | | the Preliminary Layout Plan | | |
| S.12.9 MM5 | LV7 | Tree Transplantation – Trees unavoidably affected by the Project works should be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery as far as possible. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, where applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme. A detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBTC 2/2004 and 3/2006 and final locations of transplanted trees should be agreed prior to commencement of the work. For trees associated with highways e.g. roadside planting along highways, that are unavoidably affected and should be transplanted, HyD HQ/GN/13 'Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit' should be referred to. | Transplant Trees where suitable for transplantation | Government Developer / Detailed Design Consultant / Contractor | Onsite where possible. Otherwise consider offsite locations | Prior to Construction, Construction Phase & Maintenance in Operation Phase | ETWB TCW 3/2006 and 2/2004 HyD HQ/GN/13 Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit |
| S.12.9 MM7 | LV9 | Compensatory Planting – Compensatory tree planting for felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Removal Application process under ETWBTC 3/2006. Compensatory planting is proposed at the potential open areas such as open spaces, amenity areas, open areas of the streetscapes, as well as the open areas within development lots. Compensatory planting for shrubs should be considered in suitable locations. Native species such as <i>Melastoma malabathricum, Diospyros vaccinioides, Gardenia jasminoides, Ixora chinensis, Ligustrum sinense, Litsea rotundifolia, Melastoma dodecandrum, Atalantia buxifolia, Rhodomyrtus tomentosa, Rhaphiolepis indica, and Rhododendron simsii are suggested.</i> | Compensate for trees and shrubs lost due to the Project. | Government Developer / Detailed Design Consultant / Contractor | Onsite where possible. Otherwise consider offsite locations | Prior to Construction, Construction Phase & Maintenance in Operation Phase | ETWB TCW 3/2006 and 2/2004 |
| S.12.9 MM9 | LV11 | Vertical Greening – Planting of climbers to grow up vertical surfaces were appropriate (e.g. building edges, piers). | Soften hard surfaces and | Project Proponent / | On appropriate | Prior to Construction, | ETWB TCW No. 11/2004 – Cyber |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concerns to address | Who to implement the Measures? | Location of the measures | When to implement the Measures? | What requirements or standards for the measures to achieve? |
|-----------------|-----------------|---|---|--|--|--|---|
| | | | facilities | Detailed Design Consultant / Contractor / Maintenance Authority | structures | Construction Phase & Maintenance in Operation Phase | Manual for Greening |
| S.12.9 MM10 | LV12 | Green Roof – Roof greening where appropriate should be established on proposed buildings as per the guidelines stated. These guidelines provide further details including information regarding structural loading, design, maintenance, etc. considerations as well as providing information on what types of plants might be suitable. | Reduce exposure to untreated concrete surfaces and particularly mitigate visual impact to VSRs at high levels. Provide greening. | Project Proponent / Detailed Design Consultant / Contractor / Maintenance Authority | On appropriate buildings | Prior to Construction, Construction Phase & Maintenance in Operation Phase | CIBSE HK Branch, Technical Guidelines for Green Roof Systems in Hong Kong (2011); ArchSD/Urbis Study on Green Roof Application in HK (2007) |
| S.12.9 MM11 | LV13 | Screen Planting – Tall screen/buffer trees and shrubs should be planted. This measure may additionally form part of the compensatory planting. | To screen proposed structures such as roads and buildings. Improve compatibility with the surrounding environment and create a pleasant pedestrian environment | Developer / Detailed Design | Along roads, around suitable built structures, or around VSRs to contain their view out to the NDA Maintenance and create a pleasant Contractor structures | Prior to Construction, Construction Phase & Maintenance in Operation Phase | ETWBTC 3/2006 |
| S12.9 MM14.5 | LV20 | Screen Hoarding – Screen hoarding shall be erected along areas of the construction works site boundary where the works site borders publically accessible routes and/or is close to visually sensitive receivers (VSRs). It is proposed that the screening be compatible with the surrounding environment and where possible, nonreflective, recessive colours be used. Any works areas near the ecological sensitive areas should erect 2m high dull | To screen undesirable views of the works site. | Contractor | Throughout NDAs | Construction Phase | |
| | | green site boundary fence. Details can refer to the ecological impact assessment (Chapter 13 of the EIA report). | | | | | |
| S12.9 | LV21 | Light Control – Construction day and night time lighting should be controlled to | To minimize glare | Government / | Throughout | Construction | |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concerns to address | Who to implement the Measures? | Location of the measures | When to implement the Measures? | What requirements or standards for the measures to achieve? |
|-------------|-----------------|--|---|--|--|---|---|
| MM14.6 | | minimize glare impact to adjacent VSRs during the Construction phase. Street and night time lighting shall also be controlled to minimize glare impact to adjacent VSRs during the operation phase. | impact to adjacent VSRs | Developer / Contractor | NDAs | and Operation Phases | |
| Ecology | (Construc | tion Phase) | · | | | | |
| S.13.9 | E13 | Review design and construction methods for bridges, especially those on the Sheung Yue and tidal Ng Tung Rivers, and adopt measures which minimize impacts on rivers and disturbance and fragmentation impacts on fauna. No construction during ardeid breeding season (1 March to 31 July) along Sheung Yue River north and east of KTN area D1-5 and east of D1-9 and C2-3 and restriction of working hours on new pedestrian bridges over the Sheung Yue River and tidal Ng Tung River to 09.00 to 17.30 during the ardeid breeding season (1 March to 31 July). Provision of alternative foraging habitat along main river channels for large waterbirds. | Minimize impacts on rivers and disturbance and fragmentation impacts on fauna. | Project Proponent / Detailed Design Consultant / Contractor | Along and within the Sheung Yue, Ng Tung and Shek Sheung Rivers | Detailed design and construction phases. | TM-EIAO. |
| S.13.9 | E16 | Creation of Green Corridors along the Sheung Yue, Ng Tung and Shek Sheung Rivers, retention and provision of screen plantings where feasible; provision of Open Space areas and development areas along river corridors; Design and erection of 2m high solid dull green site barrier fence between river channel and any active works area along or adjacent to Ng Tung, Sheung Yue and Shek Sheung Rivers. Ng Tung, Sheung Yue and Shek Sheung Rivers screen planting. | Minimize disturbance to waterbirds using Ng Tung, Sheung Yue and Shek Sheung River channels. | Detailed Design Consultant / Contractor | Ng Tung, Sheung Yue and Shek Sheung Rivers | Detailed design and construction phases. | TM-EIAO. |
| S.13.9 | E19 | Use opaque, non-transparent, non-reflective noise barriers for all construction sites. Unnecessary lighting should be avoided. | Minimize mortality impacts on birds. | Contractor | All construction sites | Construction phase. | TM-EIAO. |



Appendix K

Waterbirds Survey Report for the Reporting Month



WSD Contract No. 3/WSD/20 - Reclaimed Water Supply to Sheung Shui and Fanling - Provision of EM&A (Ecological) Monitoring

Monthly Report for March 2022 (Issue 1)

> Job Ref.: 21/2063/582 AUES-SWHTSE Date: 7th April 2022





WSD Contract No. 3/WSD/20 - Reclaimed Water Supply to Sheung Shui and Fanling - Provision of EM&A (Ecological) Monitoring

Monthly Report for March 2022

(Issue 1)

April 2022

1

| | Name | Signature |
|--------------|----------------------------|-----------|
| Prepared by: | Nicholas Tam | 1 K |
| Reviewed by: | lda Yu | Eda yr |
| Date: | 7 th April 2022 | 0 |

Job Ref.: 21/2063/582 AUES-SWHTSE

CONTENTS

| | Introduction | |
|---|------------------------|-----|
| 2 | Monitoring Methodology | . 1 |
| 3 | Analytical methodology | . 2 |
| | Results | |
| 5 | Analysis | . 4 |
| 6 | Observations | . 6 |
| 7 | References | . 6 |
| - | | |

LIST OF TABLES

| Table 1 | Ecological Mo | nitoring Stations |
|---------|---------------|-------------------|
|---------|---------------|-------------------|

- Table 2 Representative Waterbirds
- Table 3Action and Limit Levels and Responses to Evidence of Disturbance to Waterbirds using NgTung, Sheung Yue and Shek Sheung Rivers during Construction Phase
- Table 4
 Weather Conditions and Tidal Information of Survey Dates in March 2022
- Table 5
 Total Bird Species and Abundance in the Reporting Month
- Table 6
 Abundance of Representative Waterbirds in the Reporting Month
- Table 7T-test Result for Waterbirds in the Reporting Month
- Table 8
 Summary of average abundances under different survey methodologies
- Table 9Observations during the Ecological Monitoring in the Reporting Month

LIST OF APPENDICES

- Appendix A Recorded Bird Species and their Abundance in the Reporting Month
- Appendix B Total Waterbird Abundance from Point Count
- Appendix C Abundance of Representative Waterbirds from Point Count
- Appendix D Survey Photos

LIST OF FIGURES

- Figure 1 Transect and Point Count Locations
- Figure 1a Transect and Point Count Locations (Zoomed In)

1 INTRODUCTION

- 1.1 According to the Section 12.3.2.5 of "Updated EM&A Manual for Advance And First Stage Works of Kwu Tung North and Fanling North New Development Areas", monitor of measures to minimise disturbance to waterbirds on Ng Tung, Sheung Tue and Shek Sheung Rivers is required.
- 1.2 aec Ltd. has been appointed by Action-United Environmental Services & Consulting (AUES) to: conduct weekly transect bird surveys at high and low tides along Ng Tung River, Sheung Yue River and Shek Sheung River; and identify sources of actual and potential disturbances to birds due to construction activities of WSD Contract No. 3/WSD/20 Reclaimed Water Supply to Sheung Shui and Fanling. As instructed by the Contractor, the commencement date of the survey was in the week of 10th January 2022. This monthly report summarises the monitoring findings in March 2022.

2 MONITORING METHODOLOGY

2.1 The survey methodology references the methodology stated in approved Baseline Monitoring Report (Ecology) (Version 1) (prepared by Cinotech Consultants Limited (2019)) under "Contract No. SPW 08/2019 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1". Three transects and seven point count locations were selected within the 500m boundary of Ng Tung, Sheung Yue and Shek Sheung River. These locations are shown in Figure 1 and summarized in Table 1.

| Monitoring Stations | Descriptions | Influenced by Tidal Action |
|-------------------------|--------------------------------|----------------------------|
| Transect T1 | | |
| Transect T2 | | |
| Point Count Location P1 | Along Ng Tung Biyor | No |
| Point Count Location P2 | Along Ng Tung River | NO |
| Point Count Location P3 | | |
| Point Count Location P4 | | |
| Point Count Location P5 | At Shek Sheung River | No |
| Point Count Location PS | (Low-flow Channel) | NO |
| Transect T3 | Along Shek Sheung River & | Yes |
| Transect 15 | Sheung Yue River | fes |
| Point Count Location P6 | At Shek Sheung River | Yes |
| Point Count Location P7 | At Intersection between Sheung | Yes |
| | Yue and Shek Sheung River | ies |

Table 1 Ecological Monitoring Stations

- 2.2 Surveys were conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station).
- 2.3 All avifauna species that were seen or heard were identified and quantified along transects and at point count locations. Survey data would be recorded continuously by the surveyor as they walk along the transects, while survey data of each point count location would be collected for 5-minutes after surveyor reaches the designated point count location. During



the surveys, the utilisation of Ng Tung River, Sheung Yue River and Shek Shui River and their immediate environs/habitats by waterbirds will be focused. For comparison and data analysis, the transect routes and point count locations follows Figure 1 of the approved Baseline Monitoring Report (Ecology) (Version 1).

- 2.4 Noticeable behaviours such as breeding, nesting, roosting, feeding and presences of recently fledged juveniles were recorded and reported. In the case which such behaviours were observed for species of conservation importance, the Resident Engineer (RE), the Contractor and the Independent Environmental Checker (IEC) would be immediately notified after the survey such that the Contractor could review the current construction programme and minimize disturbances due to construction activities.
- 2.5 Weather conditions, tidal information, time of the survey and other noticeable activities occurring within the vicinity of the survey area were recorded.

3 ANALYTICAL METHODOLOGY

3.1 Total number of waterbirds and six representative waterbird species (listed in **Table 2**) are used as an indicator of the level disturbance to water birds at each of the survey location. Species listed as wetland-dependant according to Carey *et al.* (2001) are defined as waterbirds. A significant decline in the abundance of all or representative waterbirds would indicate a high level of disturbance.

| Common Name | Species Name | Chinese Name |
|----------------------|---------------------|--------------|
| Chinese Pond Heron | Ardeola bacchus | 池鷺 |
| Eastern Cattle Egret | Bubulcus coromandus | 牛背鷺 |
| Grey Heron | Ardea cinerea | 蒼鷺 |
| Great Egret | Ardea alba | 大白鷺 |
| Little Egret | Egretta garzetta | 小白鷺 |
| Great Cormorant | Phalacrocorax carbo | 普通鸕鷀 |

Table 2 Representative Waterbirds

- 3.2 Survey data from each month is compared to the baseline monitoring data. When a decline in the total number of Waterbirds or the number of the representative Waterbird species is recorded the survey data would be compared to the baseline data (from Shek Wu Hui Effluent Polishing Plant Baseline Monitoring Report (Ecology) by Cinotech Consultants Limited, 2019) using a two-sample one-tailed Student's t-test assuming unequal variance to analyse whether the decline is significant.
- 3.3 If the collected data for the reporting month shows a significant difference at the 95% confidence level, the action level will be triggered. If the collected data for the reporting month shows a significant difference at the 99% confidence level, the limit level is triggered and corresponding suggestions would be given to minimize the disturbances according to **Table 3**.



| Action Level | Response | Limit Level | Response |
|--------------------------|---------------------------|---------------------------|---------------------------|
| Decline in numbers | Investigate cause(s) and | Decline in numbers of all | Investigate cause(s) and |
| of all waterbird species | if cause(s) identified as | waterbird species | if cause(s) identified as |
| relative to numbers | related to NDAs project | relative to numbers | related to the NDAs |
| during Baseline | instigate remedial action | during Baseline | project instigate |
| Monitoring such that the | to remove or reduce | Monitoring such that the | remedial action. |
| Action Level response is | source of disturbance. | Limit Level response is | Review and adjust |
| triggered. | | triggered. | project's Long Valley |
| | | | Nature Park (LVNP) |
| | | | management measures |
| | | | to improve conditions |
| | | | for affected species. |
| Decline in numbers of | Investigate cause(s) and | Decline in numbers of | Investigate cause(s) and |
| any one Waterbird | if cause(s) identified as | any one Waterbird | if cause(s) identified as |
| species occurring in | related to NDAs project | species occurring in | related to the NDAs |
| significant numbers* | instigate remedial action | significant numbers* | project instigate |
| during Baseline | to remove or reduce | during Baseline | remedial action. |
| Monitoring such that the | source of disturbance. | Monitoring such that the | Review and adjust |
| Action Level response is | | Limit Level response is | project's LVNP |
| triggered. | | triggered. | management measures |
| | | | to improve conditions |
| | | | for affected species. |

Table 3 Action and Limit Levels and Responses to Evidence of Disturbance to Waterbirds using Ng Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase

Note: Whether numbers are significant depend on species and season after collection and evaluation of baseline survey data.

3.4 In order to increase the sample size and reduce the random error on each survey day, survey data would be collectively analysed on a monthly basis. The collective data of each month is also compared to the baseline data of the respective month and season instead of the entire data set, to account for the seasonal variation in the abundance of waterbirds. In this study, the Winter season is defined as October to March, while the Summer season is defined as April to September.

4 RESULTS

4.1 The weather conditions and tide levels on the survey dates are listed in the table below.

| | Hig | | Low Tide | | | | |
|-----------|-------|----------|----------|-----------|-------|----------|---------|
| Date | Time | Tide (m) | Weather | Date | Time | Tide (m) | Weather |
| 5-Mar-22 | 11:00 | 1.77 | Sunny | 2-Mar-22 | 8:45 | 1.0 | Sunny |
| 12-Mar-22 | 12:00 | 1.55 | Sunny | 7-Mar-22 | 9:00 | 0.8 | Sunny |
| 18-Mar-22 | 9:30 | 1.6 | Sunny | 19-Mar-22 | 15:00 | 1.05 | Sunny |
| 24-Mar-22 | 10:30 | 1.6 | Rainy | 20-Mar-22 | 14:45 | 1.4 | Sunny |
| 2-Apr-22 | 12:30 | 2.5 | Cloudy | 27-Mar-22 | 6:30 | 1.2 | Rainy |

Table 4 Weather Conditions and Tidal Information of Survey Dates in March 2022

* Survey conducted on the 2nd of April is counted within the March surveys as it is in the same week with the 27th March



4.2 Abundance and diversity of key species are summarized in **Table 5** and **Table 6.** Detailed list of avifauna recorded is provided in **Appendix A**.

Table 5 Total Bird Species and Abundance in the Reporting Month

| Category | Number of Species | Abundance |
|--------------|-------------------|-----------|
| All Avifauna | 41 | 776 |
| Waterbirds | 11 | 107 |

Table 6 Abundance of Representative Waterbirds in the Reporting Month

| Common Name Species Name | | Chinese Name | Abundance |
|--------------------------|---------------------|--------------|-----------|
| Chinese Pond Heron | Ardeola bacchus | 池鷺 | 7 |
| Eastern Cattle Egret | Bubulcus coromandus | 牛背鷺 | 14 |
| Grey Heron | Ardea cinerea | 蒼鷺 | 5 |
| Great Egret | Ardea alba | 大白鷺 | 14 |
| Little Egret | Egretta garzetta | 小白鷺 | 36 |
| Great Cormorant | Phalacrocorax carbo | 普通鸕鷀 | 8 |

5 ANALYSIS

5.1 The result of Student's t-test for all waterbirds and representative waterbirds are compiled in **Table 7** respectively. Further details are provided in **Appendices B** and **C**.

| | Monthly | | | | Seasonal | | | | | |
|----------------------|---------|------------|-------|-----------------|----------------|---------|------------|-------|-----------------|----------------|
| Category | T-value | df | p | Action Level | Limit Level | T-value | df | p | Action Level | Limit Level |
| All Waterbirds | -3.080 | 9 | 0.007 | * | * | -9.724 | 33 | 0.000 | * | * |
| Chinese Pond Heron | -3.061 | 9 | 0.006 | * | * | -8.653 | 27 | 0.000 | * | * |
| Eastern Cattle Egret | -1.821 | 10 | 0.049 | * | | -0.616 | 11 | 0.275 | | |
| Grey Heron | -0.472 | 9 | 0.324 | | | -5.390 | 11 | 0.000 | * | * |
| Great Egret | -1.088 | 12 | 0.149 | | | -2.875 | 6 | 0.014 | * | |
| Little Egret | -4.544 | 8 | 0.001 | * | * | -10.872 | 37 | 0.000 | * | * |
| Great Cormorant | | No decline | | | | | No decline | | | |

Table 7 T-test Result for Waterbirds in the Reporting Month

* = level triggered

- 5.2 Similar to previous months, all waterbirds and most representative waterbird species have triggered either action or limit levels, with only Eastern Cattle Egret (which has historically been recorded in high numbers at the Ho Sheung Heung Egretry near the study area (HKBWS, 2002-2021)) and Great Cormorant (which migrates away from Hong Kong nearing the end of every dry season, resulting in low expected numbers) having no significant decreases.
- 5.3 It is noticed from the baseline data that the monthly average number of Grey Herons in March was significantly lower than the winter average while the monthly average of Little Egrets was higher than the winter average. As there is no proper reason for Grey Herons and Little Egrets to congregate at or evacuate the project site in March specifically, the natural conclusion is that the monthly baseline data is subjected to natural fluctuations and thus not a good indicator of the site conditions.



- 5.4 However, focusing on the analysis results of the current month data compared to the seasonal data, it is clear that the number of water birds have declined significantly from the baseline.
- 5.5 In response to the continuous decline detected in the past two months, the recent three Monthly EM&A Reports (December 2021, January 2022 and February 2022) under *Contract No. SPW 12/2021 Shek Wu Hui Effluent Polishing Plant Main Works*, has been reviewed, and it was discovered that the total number of avifauna, waterbirds and representative waterbirds recorded in these reports were more than double of the current study. Moreover the T3 and P6 in these reports were located on the west bank of Sheung Yue River, thus being different from the baseline report and the current study.
- 5.6 It was then hypothesized that the difference in numbers recorded by both reports is caused by the difference in T3 and P6 (which allows the surveyor at the West bank of Sheung Yue River to observe pieces of habitat within LVNP), while another cause may be both surveyors treating the boundary of each transect and point count locations with a different level of strictness, and the survey that is more strict will only count individuals occurring in close proximity to the surveyor and thus resulting in a lower count. In order to test this hypothesis, the surveyor of the current study also surveyed on both versions of T3 and P6, and at a reduced strictness in March.

| Category (Average abundance) | Feb (baseline) | Feb (other report) | Feb (aec) | Mar (aec) (old T3 P6) | Mar (aec) (new T3 P6) | Mar (baseline) | Winter (baseline) |
|------------------------------------|-------------------|--------------------------|-----------|--------------------------|--------------------------|-------------------|----------------------|
| All Avifauna | / | 301 | 100.5 | 194 | 228.75 | / | / |
| Waterbirds | 61 | 76 | 37.75 | 27.75 | 33.25 | 50.22 | 60.77 |

Table 8 Summary of average abundances under different survey methodologies

- 5.7 As seen in **Table 8**, the new transect did produce a slightly higher average count of waterbirds than the old transect, but is still significantly lower than the March baseline average. While the reduced strictness greatly increased the number of terrestrial birds recorded when compared to last month, it did not increase the number of records of waterbirds enough to mitigate the drop from February to March caused by waterbirds starting to migrate away from Hong Kong. Therefore, the number of waterbirds did not catch up to the baseline level nor the other report, even under the updated methodologies, suggesting that number of waterbirds at the study area is indeed significantly lower than the baseline data, and is caused by factors outside of differences in survey methodology.
- 5.8 Once again, with observations on site and knowledge available, it is suggested that cumulative effects of increased disturbances (a photo of the sewage discharge at P3 is provided in **Appendix D**) at the study area and more attractive wetland habitats at LVNP may have caused waterbirds to deprioritize activities within the study area. The surveyor also reported no specific instances of noise or activities that has scared away waterbirds from the construction site during March.
- 5.9 As the current monitoring findings have triggered the action and/or limit levels, it is suggested that the construction site should continue keeping the best site practice in noise control to minimize disturbance caused to waterbirds. Surveyors would also pay special attention to the



types of construction works in relation to noise creation and how nearby waterbirds have responded to the activities.

6 **OBSERVATIONS**

- 6.1 Waterbird behavior observed during ecological monitoring is listed below:
 - Flying
 - Resting
 - Foraging
- 6.2 The anthropogenic activities observed during ecological monitoring is listed in Table 9

Table 9 Observations during the Ecological Monitoring in the Reporting Month

| Location | Observations |
|---------------|-------------------------|
| T1 (PC1, PC2) | Fishing, Remote Boating |
| T2 (PC3, PC4) | Fishing |
| T3 (PC6, PC7) | Fishing |

7 **REFERENCES**

Carey, G.J., Chalmers, M.L., Diskin, D.A., Kennerley, P.R., Leader, P.J., Leven, M.R., Lewthwaite, R.W., Melville, D.S., Turnbull, M., and Young, L. 2001. The Avifauna of Hong Kong. Hong Kong Bird Watching Society, Hong Kong.

Cinotech Consultants Limited. 2019. Shek Wu Hui Effluent Polishing Plant Baseline Monitoring Report (Ecology). Accessed from https://shekwuhui.cinotech.hk/?page_id=24 in Jan 2022.

Cinotech Consultants Limited. 2019. Contract No. SPW 08/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 Baseline Monitoring Report (Ecology) (Version 1). Accessed from <u>https://shekwuhui.cinotech.hk/?page_id=24</u> in Jan 2022.

Hong Kong Bird Watching Society.2002 - 2021. Mai Po Inner Deep Bay Ramsar Site WaterbirdMonitoring Programme: Egretry Counts in Hong Kong, with particular reference to the Mai Po InnerDeepBayRamsarSite.Accessedfromhttps://cms.hkbws.org.hk/cms/component/phocadownload/category/16-reports-of-egretry-monitoring in Mar 2022.



Appendix A Recorded Bird Species and their Abundance in the Reporting Month

| Common Name Chinese Name | | Scientific Name | Waterbird | Point Count Abundance | Transect Abundance |
|---------------------------|------------|----------------------------|-----------|--------------------------|-----------------------|
| Chinese Pond Heron | 池鷺 | Ardeola bacchus | Y | 7 | ++ |
| Eastern Cattle Egret | 牛背鷺 | Bubulcus coromandus | Y | 14 | ++ |
| Grey Heron | 蒼鷺 | Ardea cinerea | Y | 5 | ++ |
| Great Egret | 大白鷺 | Ardea alba | Y | 14 | +++ |
| Little Egret | 小白鷺 | Egretta garzetta | Y | 36 | +++++ |
| Great Cormorant | 普通鸕鷀 | Phalacrocorax carbo | Y | 8 | ++ |
| Crested Serpent Eagle | 蛇鵰 | Spilornis cheela | Ν | | + |
| Black Kite | 黑鳶 | Milvus migrans | Ν | 1 | + |
| White-breasted Waterhen | 白胸苦惡鳥 | Amaurornis phoenicurus | Y | 1 | + |
| Black-winged Stilt | 黑翅長腳鷸 | Himantopus himantopus | Y | | + |
| Common Sandpiper | 磯鷸 | Actitis hypoleucos | Y | 6 | + |
| Common Greenshank | 青腳鷸 | Tringa nebularia | Y | 1 | + |
| Spotted Dove | 珠頸斑鳩 | Spilopelia chinensis | N | 25 | +++++ |
| Greater Coucal | 褐翅鴉鵑 | Centropus sinensis | N | 1 | + |
| Asian Koel | 噪 鵑 | Eudynamys scolopaceus | N | 32 | +++++ |
| Plaintive Cuckoo | 八聲杜鵑 | Cacomantis merulinus | N | 1 | + |
| Large Hawk-cuckoo | 大鷹鵑 | Hierococcyx sparverioides | N | 6 | + |
| House swift | 小白腰雨燕 | Apus nipalensis | N | 3 | +++ |
| White-throated Kingfisher | 白胸翡翠 | Halcyon smyrnensis | Y | 11 | ++ |
| Pied Kingfisher | 斑魚狗 | Ceryle rudis | Y | 4 | + |
| Common Kestrel | 紅隼 | Falco tinnunculus | N | | + |
| Azure-winged Magpie | 灰喜鵲 | Cyanopica cyanus | N | 7 | ++ |
| Red-billed Blue Magpie | 紅嘴藍鵲 | Urocissa erythroryncha | N | 11 | ++ |
| Oriental Magpie | 喜鵲 | Pica serica | N | 9 | + |
| Collared Crow | 白頸鴉 | Corvus torquatus | Y | | + |
| Large-billed Crow | 大嘴烏鴉 | Corvus macrorhynchos | N | 1 | + |
| Cinereous Tit | 蒼背山雀 | Parus cinereus | N | 30 | ++++ |
| Red-whiskered Bulbul | 紅耳鵯 | Pycnonotus jocosus | N | 12 | +++++ |
| Chinese Bulbul | 白頭鵯 | Pycnonotus sinensis | N | 19 | ++ |
| Barn Swallow | 家燕 | Hirundo rustica | N | 36 | +++++ |
| Red-rumped Swallow | 金腰燕 | Cecropis daurica | N | 1 | |
| Yellow-browed Warbler | | Phylloscopus inornatus | N | 32 | ++++ |
| Pallas's leaf Warbler | 黃腰柳鶯 | Phylloscopus proregulus | N | | + |
| Dusky Warbler | 褐柳鶯 | Phylloscopus fuscatus | N | | + |
| Yellow-bellied Prinia | 黃腹鷦鶯 | Prinia flaviventris | N | 53 | +++++ |
| Common Tailorbird | 長尾縫葉鶯 | Orthotomus sutorius | N | 16 | ++++ |
| Masked Laughingthrush | 黑臉噪鶥 | Pterorhinus perspicillatus | N | 24 | +++++ |
| Swinhoe's white-eye | 暗綠繡眼鳥 | Zosterops simplex | N | 32 | +++++ |
| Crested Myna | 八哥 | Acridotheres cristatellus | N | 191 | +++++ |
| Red-billed Starling | | Spodiopsar sericeus | N | 16 | |

WSD Contract No. 3/WSD/20 Reclaimed Water Supply to Sheung Shui and Fanling – Provision of EM&A (Ecological) Monitoring Job Ref.: 21/2063/582 AUES-SWHTSE

Monthly Progress Report for March 2022 (Issue 1)

| Common Name | Chinese Name | Scientific Name | Waterbird | Point Count Abundance | Transect Abundance |
|----------------------------|--------------|-----------------------------|-----------|--------------------------|-----------------------|
| Black-collared Starling | 黑領椋鳥 | Gracupica nigricollis | Ν | 52 | +++++ |
| White-shouldered Starling | 灰背椋鳥 | Sturnia sinensis | N | | + |
| Oriental Magpie Robin | 鵲鴝 | Copsychus saularis | N | 8 | ++ |
| Red-throated Flycatcher | 紅喉姬鶲 | Ficedula albicilla | N | | + |
| Daurian Redstart | 北紅尾鴝 | Phoenicurus auroreus | N | | + |
| Stejneger's Stonechat | 黑喉石(即鳥) | Saxicola stejnegeri | N | 1 | + |
| Fire-breasted Flowerpecker | 紅胸啄花鳥 | Dicaeum ignipectus | N | | + |
| Eurasian Tree Sparrow | 樹麻雀 | Passer montanus | N | 1 | |
| Eastern Yellow Wagtail | 東黃鶺鴒 | Motacilla tschutschensis | N | 1 | |
| White Wagtail | 白鶺鴒 | Motacilla alba | N | 17 | +++ |
| Olive-backed Pipit | 樹鷚 | Anthus hodgsoni | N | 30 | +++ |
| | - | Total Point Count Abundance | | 776 | |
| | | Total Waterbirds | | 107 | |

For transect abundance, +: 1-10, ++: 11-20, +++: 21-30, ++++: 31-40, +++++: >40



Appendix B Total Waterbird Abundance from Point Count

| | Survey Info | rmation | | | Number of Waterbirds |
|------|-------------|---------|------------|-------------------------|----------------------|
| Week | Date | Time | Tide Level | Individuals Recorded | Total |
| 1 | 5-Mar-22 | 11:00 | High | 9 | 24 |
| 1 - | 2-Mar-22 | 8:45 | Low | 15 | 24 |
| 2 | 12-Mar-22 | 12:00 | High | 6 | 28 |
| 2 | 7-Mar-22 | 9:00 | Low | 22 | - 28 |
| 3 | 18-Mar-22 | 9:30 | High | 11 | 18 |
| 3 | 19-Mar-22 | 15:00 | Low | 7 | 18 |
| 4 | 24-Mar-22 | 10:30 | High | 8 | 20 |
| 4 | 20-Mar-22 | 14:45 | Low | 12 | 20 |
| 5 | 2-Apr-22 | 12:30 | High | 5 | 17 |
| 5 | 27-Mar-22 | 6:30 | Low | 12 | 17 |
| | | | | Survey Average | 21.4 |
| | | | | March Average | 50.22 |
| | | | | Winter Average | 60.77 |



| Appendix C Abundance of Represer | ntative Waterbirds from Point Count |
|----------------------------------|-------------------------------------|
| | |

| Representa | Recorded Abundance | | | | | | Baseline | | |
|----------------------|---------------------|--------|--------|--------|--------|--------|----------|------------------|-------------------|
| Common Name | Species Name | Week 1 | Week 2 | Week 3 | Week 4 | Week 5 | Average | March Average | Winter Average |
| Chinese Pond Heron | Ardeola bacchus | 1 | 2 | 0 | 3 | 1 | 1.4 | 9.22 | 9.21 |
| Eastern Cattle Egret | Bubulcus coromandus | 7 | 0 | 3 | 1 | 3 | 2.8 | 9.22 | 3.77 |
| Grey Heron | Ardea cinerea | 0 | 8 | 0 | 0 | 0 | 1.6 | 2.56 | 12.82 |
| Great Egret | Ardea alba | 4 | 3 | 0 | 0 | 4 | 2.8 | 3.89 | 5.15 |
| Little Egret | Egretta garzetta | 3 | 1 | 1 | 0 | 0 | 1 | 19 | 14.36 |
| Great Cormorant | Phalacrocorax carbo | 7 | 8 | 7 | 8 | 6 | 7.2 | 2.67 | 7.08 |

Appendix D Survey Photos


Photo 1 Sewage discharge at P3



Figure 1

Transect and Point Count Locations






| | | Propose Plant | d Shek W | 'u Hui Wate | er Reclai | mation |
|---------------|------------------------------------|--------------------|-------------|-----------------------------|-----------|-----------|
| | | | irvey Bou | ndarv | | |
| | | | | ed Water M | ains | |
| | | Walk Tra | | | | |
| 72/12-27 | | | unt Locat | ions | | |
| <u></u> | | i onit co | | | | |
| | | | | | | |
| | | | | | | |
| A AS | | | | | | |
| | | | | | | |
| 59)/2 | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| —• | | | | | | |
| | | | | | | |
| 비사망 | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| 16 -15 | | | | | | |
| - Jung | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| Silver X | | | | | | |
| | | | | | | |
| 34537 | | | | | | |
| WR | | | | | | |
| ALL T | | | | | | |
| | | | | | | |
| LHA | | | | | | (|
| | | ecolog biodiv | y ersity | \searrow | ae | |
| | | landsc | | | | |
| 31115 | | | | | | <u> </u> |
| ZTH KA | Project | Title: | | | | |
| SN LAT | | | | ct No. 3/WSE | | |
| | Recl | | | to Sheung S (Ecological) | | |
| TL-L/ | | | | | | - |
| | Figure ⁻ | Title: | | | | |
| SA (N | 3 | | | | | |
| | Transect and Point Count Locations | | | | | |
| SI HA | | | | | | |
| | Drawn | | JH | Scale: | 1:14,50 | |
| RATE | Checke | | NT | Date: | 11 Ma | ar 2022 |
| | Approv | ved by: Number: | IY | | | Revision: |
| IN ISH PS | rigure | wumber: | Fi | gure 1 | | 1 |

Figure 1a

Transect and Point Count Locations (Zoomed In)





| | Proposed Shek | Wu Hui Water Recl | amation | | | |
|------------|--|---|-----------|--|--|--|
| No. | 500m Survey B | oundary | | | | |
| | | ined Water Mains | | | | |
| | Walk Transect | | | | | |
| | | | | | | |
| | Point Count Lo | cations | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| \bigcirc | | | | | | |
| | | | | | | |
| Ye. | | | | | | |
| 12 | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| -1 \ | | | | | | |
| SAR F | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| 11-1/52 | | | | | | |
| | | | | | | |
| | | | | | | |
| | ecology | | | | | |
| J / (15 | biodiversity | | ec | | | |
| 30 | landscape | | _ | | | |
| | Project Title: | | | | | |
| | | | | | | |
| H XX | | ract No. 3/WSD/20 - oly to Sheung Shui and | Fanling - | | | |
| | Reclaimed Water Supply to Sheung Shui and Fanling - Provision of EM&A (Ecological) Monitoring | | | | | |
| | | | | | | |
| UN VI | Figure Title: | | | | | |
| | Transact and Drivin | Count Looptiges (| and in) | | | |
| | transect and Point | Count Locations (zoon | neu m) | | | |
| | Drawn by " | Coolor | | | | |
| | Drawn by: JH Checked By: NT | Scale: 1:6,000 Date: 11 M | | | | |
| | Approved by: NT | 11 M | ar 2022 | | | |
| | The second second | Figure 1a | Revision: | | | |
| | Figure 1a 1 | | | | | |