



JOB No.: TCS01216/21

**WSD Contract No.: 3/WSD/20 -
Reclaimed Water Supply to Sheung Shui and Fanling**

**MONTHLY ENVIRONMENTAL MONITORING & AUDIT
REPORT (NO.7) – JUNE 2022**

**PREPARED FOR
WATER SUPPLIES DEPARTMENT**

Quality Index

Date	Reference No.	Prepared By	Approved By
14 July 2022	TCS01216/21/600/R0042v2	 Martin Li Environmental Consultant	 TW Tam Environmental Team Leader

Version	Date	Description
1	11 July 2022	First Submission
2	14 July 2022	Amended against ER's comments



NATURE & TECHNOLOGIES (HK) LIMITED

科技環保(香港)有限公司

Unit 1102, 11/F, 88 Gloucester Road, Wan Chai, Hong Kong

香港灣仔告士打道 88 號 11 樓 1102 室

Tel 電話: (852) 2877 3122 Fax 傳真: (852) 2511 0922

Email 電郵: enquiry@nt.com.hk Website 網址: <http://www.nt.com.hk>

Date: 14th July 2022

Project Manager
Water Supplies Department
Immigration Tower, 7 Gloucester Road,
Wan Chai, Hong Kong
Attn: Mr. Freeman Kei

Dear Sir,

Agreement No. CE67/2017(WS)

Reclaimed Water Supply to Sheung Shi and Fanling – Investigation, Design and Construction

Independent Environmental Checker (IEC) Services for

Shek Wu Hui Water Reclamation Plant under Contract No. 3/WSD/20

Monthly EM&A Monitoring Report for June 2022

We refer to the monthly EM&A Report for June 2022 for WSD Contract No.: 3/WSD/20 – Reclaimed Water Supply to Sheung Shui and Fanling certified by the Environmental Team Leader on 14th July 2022. Please note we have no adverse comments on the captioned submission. The captioned submission is hereby verified in accordance with the requirement stipulated in Condition 3.4 of Environmental Permit No. FEP-01/470/2013.

Should you have any query, please feel free to contact the undersigned at 6113 2368.

Yours Sincerely,

Vega Wong

Independent Environmental Checker

c.c.

- ET Leader — AUES (Attn: Mr. T.W. Tam) [by Email: twtam@fordbusiness.com]
- Resident Engineer – Binnies Hong Kong Limited (Attn: Mr. Chester Chan) [by Email: chancw@binnies.com]

EXECUTIVE SUMMARY

- ES.01 Water Supplies Department (WSD) is the Project Proponent and the Permit Holder of **Reclaimed Water Supply to Sheung Shui and Fanling** (hereinafter referred as “the Contract Works”), which is a Designated Project to be implemented under Further Environmental Permit number FEP-01/470/2013 (hereinafter referred as “the FEP-01/470/2013” or “the FEP”).
- ES.02 In according with the Updated EM&A Manual stipulation and the location of Contract Works, only construction noise monitoring and waterbird of ecological monitoring are required during the construction phase of the Contract Works.
- ES.03 As part of the EM&A programme, Baseline Monitoring Report which determined Action and Limit Levels (A/L Levels) based on the baseline data, has been verified by Independent Environmental Checker (IEC) and submitted to EPD endorsement on **24 November 2021**. Also, construction activities under the Contract Works were commenced on **7 December 2021**.
- ES.04 This is the **7th** monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from **1** to **30 June 2022** (hereinafter ‘the Reporting Period’).

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

- ES.06 Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Table ES-1 Environmental monitoring activities in the Reporting Period

Environmental Aspect	Environmental Monitoring Parameters / Inspection	Total Occasions during Reporting Period
Construction Noise	$L_{eq(30min)}$ Daytime	4
Ecology	Waterbirds	5
Site Inspection / Audit	ET, the Contractor and RE joint site Environmental Inspection	5

BREACH OF ACTION AND LIMIT (A/L) LEVELS

- ES.07 In the Reporting Period, no construction noise limit level exceedance construction noise was recorded and no noise complaint (i.e. Action Level) was received. No action and limit level exceedance for waterbirds survey was recorded in the Reporting Period. No Notifications of Exceedances (NOEs) was issued to the Resident Engineer (RE), IEC and the Main Contractor. The statistics of environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Table ES-2 Breach of Action and Limit (A/L) Levels in the Reporting Period

Environmental Aspect	Monitoring Parameters	Action Level	Limit Level	Event & Action		
				NOE Issued	Investigation	Corrective Actions
Construction Noise	$L_{eq(30min)}$ Daytime	0	0	0	0	0
Ecology	Waterbirds Abundance	0	0	0	0	0

ENVIRONMENTAL COMPLAINT

- ES.08 No environmental complaint was recorded or received in this Reporting Month. The statistics of environmental complaint are summarized in the following table.

Table ES-3 Environmental Complaint Summaries in the Reporting Month

Reporting Period	Environmental Complaint Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 30 June 2022	0	0	NA

- ES.09 In addition, no complaints received and emergency events relating to violation of environmental legislation for illegal dumping and landfilling were received.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

- ES.10 No environmental summons or successful prosecution was recorded in this Reporting Month. The statistics of summons or successful prosecutions are summarized in the following tables.

Table ES-4 Environmental Summons Summaries in the Reporting Month

Reporting Period	Environmental Summons Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 30 June 2022	0	0	NA

Table ES-5 Environmental Prosecution Summaries in the Reporting Month

Reporting Period	Environmental Prosecution Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 30 June 2022	0	0	NA

REPORTING CHANGE

- ES.11 Site temporary drainage plan was included in Appendix K of the report.

SITE INSPECTION

- ES.12 Weekly site inspections to evaluate the site environmental performance have been carried out by the RE, ET and the Main Contractor on **2, 9, 16, 23** and **30 June 2022**. No non-compliance was noted during the site inspection.
- ES.13 No site visit was undertaken by AFCD within the Reporting Period. EPD and IEC inspection was conducted on 23 June 2022.

FUTURE KEY ISSUES

- ES.14 Excavation works will be still the major construction work in the coming month. Air quality and construction noise mitigation measures for the excavation work such as spraying water during the operation, using quiet plants or mobile noise barriers should be implemented in accordance with the EM&A requirement.
- ES.15 As a general recommendation during wet season, the Contractor was reminded that to paid special attention to water quality mitigation measures especially to prevent surface runoff into Ng Tung River and nearby water bodies/public areas.
- ES.16 Details of the future issues in the coming month are described in Section 9.4.

TABLE OF CONTENTS

1.	INTRODUCTION	1
1.1	BACKGROUND	1
1.2	REPORT STRUCTURE	2
2.	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	3
2.1	PROJECT ORGANIZATION	3
2.2	CONSTRUCTION PROGRESS	4
2.3	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	4
3.	SUMMARY OF IMPACT MONITORING REQUIREMENTS	6
3.1	GENERAL	6
3.2	REQUIREMENT OF CONSTRUCTION NOISE MONITORING	6
3.3	LOCATION OF CONSTRUCTION NOISE IMPACT MONITORING	6
3.4	ACTION AND LIMIT LEVEL FOR CONSTRUCTION NOISE	6
3.5	NOISE MONITORING METHODOLOGY	7
3.6	MONITORING PROCEDURE	7
3.7	DATA MANAGEMENT AND DATA QA/QC CONTROL	7
3.8	REQUIREMENT OF WATERBIRDS ECOLOGICAL IMPACT MONITORING	8
3.9	MONITORING METHODOLOGY FOR WATERBIRDS ECOLOGICAL IMPACT MONITORING	8
3.10	EVENT ACTION PLAN	9
4.	CONSTRUCTION NOISE MONITORING	11
4.1	GENERAL	11
4.2	RESULTS OF NOISE MONITORING	11
5.	ECOLOGY WATERBIRD MONITORING	12
5.1	GENERAL	12
5.2	RESULTS OF WATERBIRDS SURVEY	12
6.	WASTE MANAGEMENT	14
6.1	GENERAL WASTE MANAGEMENT	14
6.2	RECORDS OF WASTE QUANTITIES	14
7.	SITE INSPECTION	15
7.1	REQUIREMENTS	15
7.2	FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	15
8.	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	16
8.1	ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	16
9.	IMPLEMENTATION STATUS OF MITIGATION MEASURES	17
9.1	GENERAL REQUIREMENTS	17
9.2	IMPLEMENTATION STATUS OF THE MITIGATION MEASURES IN THE REPORTING PERIOD	17
9.3	TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	17
9.4	KEY ISSUES FOR THE COMING MONTH	17
10.	CONCLUSIONS AND RECOMMENDATIONS	19
10.1	CONCLUSIONS	19
10.2	RECOMMENDATIONS	19

LIST OF TABLES

TABLE 2-3-1	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS
TABLE 3-4-1	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 3-5-1	EQUIPMENT OF NOISE IMPACT MONITORING
TABLE 3-8-1	MONITORING OF MEASURES TO MINIMIZE DISTURBANCE TO WATERBIRDS ON THE NG TUNG, SHEUNG YUE AND SHEK SHEUNG RIVERS
TABLE 3-9-1	ECOLOGICAL MONITORING STATIONS
TABLE 3-10-1	EVENT AND ACTION PLAN FOR CONSTRUCTION NOISE MONITORING
TABLE 3-10-2	EVENT AND ACTION PLAN OF ECOLOGICAL (WATERBIRDS) MONITORING
TABLE 4-2-1	SUMMARIES OF NOISE MONITORING RESULTS OF CP-KTN-NMS5
TABLE 5-1-1	REPRESENTATIVE WATERBIRDS
TABLE 5-2-1	TOTAL BIRD SPECIES AND ABUNDANCE IN THE REPORTING MONTH
TABLE 5-2-2	ABUNDANCE OF REPRESENTATIVE WATERBIRDS IN THE REPORTING MONTH
TABLE 6-2-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 6-2-2	SUMMARY OF QUANTITIES OF C&D WASTES
TABLE 7-2-1	SITE OBSERVATIONS
TABLE 8-1-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 8-1-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 8-1-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 9-1-1	ENVIRONMENTAL MITIGATION MEASURES IMPLEMENTED IN THE REPORTING PERIOD

LIST OF APPENDICES

APPENDIX A	LOCATION OF SHEK WU HUI WATER RECLAMATION PLANT
APPENDIX B	PROJECT ORGANIZATION
APPENDIX C	MASTER CONSTRUCTION PROGRAM AND SITE OVERVIEW PHOTO IN THE REPORTING PERIOD
APPENDIX D	DESIGNATED NOISE MONITORING STATION LOCATION
APPENDIX E	VALID CALIBRATION CERTIFICATES OF MONITORING EQUIPMENT
APPENDIX F	MONITORING SCHEDULE OF THE REPORTING MONTH AND COMING MONTH
APPENDIX G	DATABASE OF MONITORING RESULT
APPENDIX H	GRAPHICAL PLOTS FOR MONITORING RESULT
APPENDIX I	MONTHLY SUMMARY WASTE FLOW TABLE
APPENDIX J	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)
APPENDIX K	SITE TEMPORARY DRAINAGE PLAN IN THE REPORTING PERIOD
APPENDIX L	WATERBIRDS SURVEY REPORT FOR THE REPORTING MONTH

1. INTRODUCTION

1.1 BACKGROUND

- 1.1.1 Water Supplies Department (WSD) is the Project Proponent of Utilization of Treated Sewage Effluent (TSE) from Shek Wu Hui Sewage Treatment Works. On 30th July 2021, China Geo-Engineering Corporation (hereinafter named as “the Main-Contractor”) was awarded WSD Contract Works 3/WSD/20 - Reclaimed Water Supply to Sheung Shui and Fanling (hereinafter referred as “the Contract Works”).
- 1.1.2 The reclaimed water supply to Sheung Shui and Fanling (SSF) comprises a Shek Wu Hui Water Reclamation Plant (SWHWRP), part of pumping water mains to Table Hill Reclaimed Water Service Reservoir (TBHRWSR), and Kwu Tung North (KTN) New Development Area (NDA) and distribution water mains to SSF area.
- 1.1.3 The SWHWRP, which comprises Hypo-Chlorination Facilities (HCF) and Reclaimed Water Pumping Station (Reclaimed Water P/S), will be located at a long-stripped area between Ng Tung River and Sheung Shui Slaughter House at the northwest of the Shek Wu Hui Sewage Treatment Works (SWHSTW).
- 1.1.4 The HCF, which consists of a hypo-chlorination dosing plant, a chlorine contact tank, dye dosing system, water refilling station, other post-treatment facilitates and storage areas for chemicals, would produce reclaimed water by further treatment of the treated sewage effluent (TSE) pumped from the discharge outlet of the SWHSTW. The treatment capacity of the SWHWRP will be 73,000m³/day.
- 1.1.5 The Reclaimed Water P/S, which will be located at the northwest of the HCF, will receive reclaimed water by gravity from the HCF and deliver to the TBHRWSR serving SSF areas, Kwu Tung North Flushing Water Service Reservoir (KTN FLWSR) serving KTN NDA and Fanling North Flushing Water Service Reservoir (FLN FLWSR) serving Fanling North (FLN) NDA
- 1.1.6 This Work Contract mainly comprise construction of Shek Wu Hui Water Reclamation Plant and laying of the associated water main to produce reclaimed water for supply to the Northeast New Territories areas for non-potable used. It is estimated that about 22 million cubic metres of fresh water can be saved each year ultimately.
- 1.1.7 The construction of Shek Wu Hui Water Reclamation Plant under the Work Contract is a Designated Project to be implemented under Further Environmental Permit number FEP-01/470/2013 (hereinafter referred as “the FEP-01/470/2013” or “the FEP”). Location of Shek Wu Hui Water Reclamation Plant is shown in [Appendix A](#).
- 1.1.8 The major work of the Work Contract under FEP included:
- Civil engineering construction works, including structures, foundations and earthworks for the SWHWRP and ancillary buildings;
 - Electrical and mechanical (E&M), building services, fire services installations, and treatment process system engineering work;
 - Other associated systems and facilities for the SWHWRP.
- 1.1.9 Pursuant to the FEP stipulation, the Main Contractor has commissioned Action-United Environmental Services & Consulting (hereinafter referred as “AUES”) as Environmental Team (hereinafter referred as “ET”) perform relevant EM&A programme and as well as the associated duties.
- 1.1.10 As part of the EM&A programme, Baseline Monitoring Report which determined Action and Limit Levels (A/L Levels) based on the baseline data, has been verified by Independent Environmental Checker (IEC) and submitted to EPD endorsement on **24 November 2021**. Also, construction activities of the Contract were commencement on **7 December 2021**.

1.1.11 This is 7th monthly EM&A report to presenting the monitoring results and inspection findings from 1 to 30 June 2022 of the Reporting Period.

1.2 REPORT STRUCTURE

1.2.1 The report was structured into the following sections:-

Section 1	<i>Introduction</i>
Section 2	<i>Project Organization and Construction Progress</i>
Section 3	<i>Summary of Impact Monitoring Requirements</i>
Section 4	<i>Construction Noise Monitoring</i>
Section 5	<i>Ecology Waterbirds Monitoring</i>
Section 6	<i>Waste Management</i>
Section 7	<i>Site Inspections</i>
Section 8	<i>Environmental Complaints and Non-Compliance</i>
Section 9	<i>Implementation Status of Mitigation Measures</i>
Section 10	<i>Conclusions and Recommendations</i>

2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 PROJECT ORGANIZATION

- 2.1.1 The project organization is shown in [Appendix B](#). The roles and responsibilities of the various parties involved in the EM&A process and the organizational structure of the organizations responsible for implementing the EM&A programme are outlined below.

Water Supplies Department (WSD)

- 2.1.2 WSD is the Project Proponent and the Permit Holder of the EP of the development of the Project and will assume overall responsibility for the project. An Independent Environmental Checker (IEC) shall be employed by WSD to audit the results of the EM&A works carried out by the ET.

Environmental Protection Department (EPD)

- 2.1.3 EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

Engineer or Engineers Representative (ER)

- 2.1.4 The ER is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the ER with respect to EM&A are:

- Supervise the Contractor's activities and ensure that the requirements in the Contract Works Specific EM&A Manual are fully complied with;
- Inform the Contractor when action is required to reduce impacts in accordance with the Event and Action Plans;
- Employ an IEC to audit the results of the EM&A works carried out by the ET; and
- Comply with the agreed Event Contingency Plan in the event of any exceedance.

The Main Contractor

- 2.1.5 The Main Contractor is responsible perform construction works and for ensuring that the works are undertaken compliance with the specification and contract requirements. The duties and responsibilities of the Main Contractor with respect to EM&A are:

- Employ an Environmental Team (ET) to undertake monitoring, laboratory analysis and reporting of environmental monitoring and audit;
- Provide assistance to ET in carrying out monitoring and auditing;
- Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event and Action Plans;
- Implement measures to reduce impact where Action and Limit levels are exceeded; and
- Adhere to the agreed procedures for carrying out compliant investigation.

Environmental Team (ET)

- 2.1.6 The ET is responsible perform implementation EM&A programmes of the Contract Works as stipulated in the Updated EM&A Manual ensure the works are fully compliance with environmental regulations. The duties and responsibilities of the ET with respect to EM&A are:

- Set up all the required environmental monitoring stations;
- Monitor various environmental parameters as required in the EM&A Manual;
- Analyze the EM&A data and review the success of EM&A programme to cost effectively confirm the adequacy of mitigation measures implemented and the validity of the EIA predictions and to identify any adverse environmental impacts arising;
- Carry out site inspection to investigate and audit the Contractors' site practice, equipment and work methodologies with respect to pollution control and environmental mitigation, and take proactive actions to pre-empt problems;
- Audit and prepare audit reports on the environmental monitoring data and site environmental conditions;
- Report on the EM&A results to the IEC, Contractor, the ER and EPD or its delegated representative;
- Recommend suitable mitigation measures to the Contractor in the case of exceedance of

- Action and Limit levels in accordance with the Event and Action Plans;
- Undertake regular and ad-hoc on-site audits / inspections and report to the Contractor and the ER of any potential non-compliance; and
- Follow up and close out non-compliance actions.

Independent Environmental Checker (IEC)

2.1.7 The duties and responsibilities of IEC with respect to EM&A are:

- Review the EM&A works performed by the ET (at not less than monthly intervals);
- Audit the monitoring activities and results (at not less than monthly intervals);
- Report the audit results to the ER and EPD in parallel;
- Review the EM&A reports (monthly summary reports) submitted by the ET;
- Review the proposal on mitigation measures submitted by the Contractor in accordance with the Event and Action Plans;
- Check the mitigation measures submitted by the Contractor in accordance with the Event and Action Plans;
- Check the mitigation measures that have been recommended in the EIA and this Manual, and ensure they are properly implemented in a timely manner, when necessary;
- Report the findings of site inspections and other environmental performance reviews to ER and EPD;
- Coordinate the monitoring and auditing works for all the on-going contracts in the area in order to identify possible sources / causes of exceedances and recommend suitable remedial actions where appropriate; and
- Coordinate the assessment and response to complaints / enquires from locals, green groups, district councils or the public at large.

2.2 CONSTRUCTION PROGRESS

2.2.1 In the Reporting Period, the construction activities of the Contract Works under FEP are listed in below. Moreover, the master construction program and site overview photo in the reporting period are enclosed in [Appendix C](#).

- Rebar fixing work for Reclaimed Water Pumping Station
- Excavation and lateral support work for Hypo-Chlorination Facilities – 3 excavators

2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.3.1 To according with the FEP stipulation, the required documents has submitted to EPD for retention as listed below:

- Project Location Plans;
- Updated Environmental Monitoring and Audit Manual of Project Specific (TCS01176/21/600/R0012v2); and
- Baseline Monitoring Report (TCS01216/21/600/R0017v3) for the Project.

2.3.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project is presented in **Table 2-3-1**.

Table 2-3-1 Status of Environmental Licenses and Permits

Item	Description	Licence/Permit Status		
		Ref. no.	Effective Date	Expiry Date
1	Air Pollution Control (Construction Dust) Regulation	Notification was made on 3 Aug 2021	3 Aug 2021	Till the Contract ends
2	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Account No.: 7041397	8 Aug 2021	Till the Contract ends
3	Chemical Waste Producer Registration	Application was made on 3 Aug 2021	3 Aug 2021	Till the Contract ends
4	Water Pollution Control Ordinance – Discharge Licence	Discharge Licence No.: WT00039707-2021	17 Nov 2021	30 Nov 2026

Item	Description	Licence/Permit Status		
		Ref. no.	Effective Date	Expiry Date
5	Construction Noise Permit	CNP GW-RN0478-22	No. 13 Jun 2022	12 Oct 2022

3. SUMMARY OF IMPACT MONITORING REQUIREMENTS

3.1 GENERAL

- 3.1.1 According to the Updated EM&A Manual and the location of the Contract Works, only construction noise monitoring and waterbirds ecological of environmental monitoring are related the Contract Works during the construction phase. Details requirement of noise and waterbirds ecological impact monitoring are presented sub-sections as below.

3.2 REQUIREMENT OF CONSTRUCTION NOISE MONITORING

- 3.2.1 One set of $L_{eq(30min)}$ as 6 consecutive $L_{eq(5min)}$ between 0700-1900 hours on normal weekdays and once every week during course of works. If construction work necessary to carry out at other time periods, i.e. restricted time period (19:00 to 07:00 the next morning and whole day on public holidays) (hereinafter referred as “the restricted hours”), $L_{eq(5min)}$ measurement will be carried out in accordance with the CNP requirements. Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.

- 3.2.2 Noise measurements shall not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

3.3 LOCATION OF CONSTRUCTION NOISE IMPACT MONITORING

- 3.3.1 According to the Updated EM&A Manual of CEDD Contract No. NDO 14/2018 - *Advance and First Stage Works of Kwu Tung North and Fanling North New Development Areas*, four noise sensitive receivers are designated on Fanling North New Development Areas for construction noise monitoring.

- 3.3.2 According to the geographic location of proposed Shek Wu Hui Water Reclamation Plant and all the recommended designated construction noise monitoring stations, only the designated noise monitoring station CP-KTN-NMS5 (prior named “CP-NMS7”) shown in [Appendix D](#), is located near the proposed Shek Wu Hui Water Reclamation Plant within 300m (distance about 110m). Therefore, the designated noise monitoring station CP-KTN-NMS5 is recommended for the Contract Works to undertake construction noise monitoring. If the recommended noise monitoring location CP-KTN-NMS5 not available, the ET shall propose alternative monitoring locations/additional monitoring locations and seek approval from the Supervisor of the proposal. When alternative/new monitoring location is proposed, the monitoring location shall be chosen based on the following criteria:

- (i) at locations close to the major site activities which are likely to have noise impacts;
- (ii) close to the noise sensitive receivers; and
- (iii) for monitoring locations located in the vicinity of the sensitive receivers, care shall be taken to cause minimal disturbance to the occupants during monitoring.

- 3.3.3 The construction noise monitoring station shall normally be at a point 1 m from the exterior of the sensitive receivers building façade and be a position 1.2m above the ground. If there is problem with access to the normal monitoring position, an alternative position may be chosen, and a correction to the measurements shall be made to the free field measurements. The ET shall agree with the Supervisor on the monitoring station that is chosen for impact monitoring.

3.4 ACTION AND LIMIT LEVEL FOR CONSTRUCTION NOISE

- 3.4.1 The Action and Limit levels for construction noise are defined in **Table 3-4-1**. Should non-compliance of the criteria occur, action in accordance with the Action Plan which shown in Section 4 of this report, shall be carried out.

Table 3-4-1 Action and Limit Levels for Construction Noise

Monitoring Location	Action Level	Limit Level in dB(A)
	Time Period: 0700-1900 hours on normal weekdays	
CP-KTN-NMS5	When one or more documented complaints are received	75 dB(A) ^{Note 1}

Note 1: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the NCA have to be followed.

3.5 NOISE MONITORING METHODOLOGY

Monitoring Equipment

- 3.5.1 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications was used for carrying out the noise monitoring. Noise equipment used for impact monitoring is listed in **Table 3-5-1**.

Table 3-5-1 Equipment of Noise Impact Monitoring

Equipment	Model
Integrating Sound Level Meter	Rion NL – 52
Calibrator	B&K 4231

Remark: Sound level meter IEC 60651:1979 (Type 1) was replaced by 60672 (Type 1) in 2002 (Ref: <https://webstore.iec.ch/publication/17086>)

- 3.5.2 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis. The valid calibration certificates of the monitoring equipment are shown in **Appendix E**.

3.6 MONITORING PROCEDURE

- 3.6.1 All noise measurements were performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq_(30min) in six consecutive Leq_(5min) measurements was used as the monitoring parameter for the time period between 07:00-19:00 hours during the baseline monitoring.
- 3.6.2 In general, the sound level meter would be mounted on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone was pointed to the site with the microphone facing perpendicular to the line of sight. The windshield would be fitted for all measurement. Where a measurement was to be carried out at a building, the assessment point would normally be at a position 1 m from the exterior of the building façade. Where a measurement was to be made for noise being received at a place other than a building, the assessment point would be at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.
- 3.6.3 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements would be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 3.6.4 Noise measurements would not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed would be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

3.7 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.7.1 The monitoring data recorded in the equipment would be downloaded directly from the equipment at each monitoring day. The downloaded monitoring data would input into a computerized database properly maintained and handled by the ET's in-house data recording and management system.

3.8 REQUIREMENT OF WATERBIRDS ECOLOGICAL IMPACT MONITORING

3.8.1 Where development under the NDAs project is undertaken within 200m (the maximum distance at which it is predicted there may be some disturbance, and hence a reduction in numbers, of large waterbirds) of the Ng Tung, Sheung Yue and Shek Sheung Rivers and Long Valley the monitoring protocol detailed in the updated EM&A Manual Table 12.1 should be followed. A transect should be undertaken throughout the sections of the rivers where NDA construction activities are proposed; as the sensitive receivers (large waterbirds) are easily visible, the transect route needs only follow one bank of the rivers. The transect route should remain the same during the different phases in order to ensure that data are comparable. Monitoring of large waterbirds should be conducted in pre-construction, construction and operational phases of the concerned development.

3.8.2 The proposed Shek Wu Hui Water Reclamation Plant location is located less than 200m to Ng Tung River, Sheung Yue River and Shek Sheung River, waterbirds ecological monitoring included pre-construction (i.e. baseline), construction (i.e. impact) and post-construction (i.e. operating) should be requires. The detailed monitoring protocol is listed in *Table 3-8-1*.

Table 3-8-1 Monitoring of Measures to Minimize Disturbance to Waterbirds on the Ng Tung, Sheung Yue and Shek Sheung Rivers

Phase	Methodology
Pre-construction (baseline)	Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels for 12 months prior to the commencement of construction.
Construction	Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to construction activities throughout the construction period.
Post-construction	Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to operational activities for 12 months following the completion of the construction period.

3.8.3 Waterbirds ecological baseline monitoring at Ng Tung River, Sheung Yue River and Shek Sheung River was conducted by DSD between *December 2017* and *June 2019* (total 19 months baseline monitoring), in compliance with the Updated EM&A Manual. Thus, the action and limit levels and responses to evidence of disturbance to waterbirds using in Ng Tung, Sheung Yue and Shek Sheung Rivers will be made reference during construction phase of the Project.

3.9 MONITORING METHODOLOGY FOR WATERBIRDS ECOLOGICAL IMPACT MONITORING

3.9.1 Three transects and seven point count locations were selected at the Ng Tung, Sheung Yue and Shek Sheung River. These locations are shown in Appendix L and summarized in *Table 3-9-1*.

Table 3-9-1 Ecological Monitoring Stations

Monitoring Stations	Descriptions	Influenced by Tidal Action
Transect T1	Along Ng Tung River	No
Transect T2		
Point Count Location P1		
Point Count Location P2		
Point Count Location P3		
Point Count Location P4		
Point Count Location P5	At Shek Sheung River (Low-flow Channel)	No
Transect T3	Along Shek Sheung River & Sheung Yue River	Yes
Point Count Location P6	At Shek Sheung River	Yes
Point Count Location P7	At Intersection between Sheung Yue and Shek Sheung River	Yes

- 3.9.2 Surveys will be conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station).
- 3.9.3 All avifauna species that were seen or heard would be identified and quantified along transects and at point count locations. Survey data would be recorded continuously by the surveyor as they walk along the transects, while survey data of each point count location would be collected for 5-minutes after surveyor reaches the designated point count location.
- 3.9.4 Noticeable behaviours such as breeding, nesting, roosting, feeding and presences of recently fledged juveniles were recorded and reported. In the case which such behaviours were observed for species of conservation importance, the Resident Engineer (RE), the Contractor and the Independent Environmental Checker (IEC) would be immediately notified after the survey such that the Contractor could review the current construction programme and minimize disturbances due to construction activities.

3.10 EVENT ACTION PLAN

Noise

- 3.10.1 Should non-compliance of the construction noise criteria occur, action in accordance with the Action Plan in **Table 3-10-1** shall be carried out.

Table 3-10-1 Event and Action Plan for Construction Noise

Event	Action			
	ET	IEC	ER	Contractor
Action Level Exceedance	1. Notify the IEC, ER and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; 5. Increase monitoring frequency to check mitigation effectiveness.	1. Review the monitoring data submitted by the ET; 2. Review the construction methods and proposed remedial measures by the Contractor, and advise the ET and ER if the proposed remedial measures would be sufficient; 3. Supervise the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify the Contractor; 3. Require the Contractor to propose remedial measures for the analyzed noise problem; 4. Ensure remedial measures are properly implemented.	1. Submit noise mitigation proposals to the ER and IEC and copy to the ET; 2. Implement noise mitigation proposals.
Limit Level Exceedance	1. Identify sources. 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase the monitoring frequency; 5. Carry out analysis of the Contractor's working procedures with the ER and Contractor to determine possible mitigations to be implemented; 6. Inform IEC, ER, EPD and Contractor the causes and	1. Discuss amongst the ER, ET and Contractor on the potential remedial actions; 2. Review the Contractor's remedial action whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures.	1. Confirm receipt of notification of exceedance in writing; 2. Notify the Contractor. 3. Require the Contractor to propose remedial measures for the analyzed noise problems; 4. Ensure remedial measures are properly implemented; 5. If exceedance continues,	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial action to the ER and IEC and copy to the ET within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit

Event	Action			
	ET	IEC	ER	Contractor
	actions taken for the exceedances; 7. Assess the effectiveness of the Contractor's remedial action with the ER and keep the IEC informed of the results; 8. If exceedance stops, cease additional monitoring.		consider what portion of work is responsible and instruct the Contractor to stop that portion of works until the exceedance is abated.	proposals if problems still not under control; stop the relevant portion of works as determined by the ER until the exceedance is abated.

Waterbird of Ecological

- 3.10.2 Should any exceedance encountered during construction phase, action in accordance with the Action Plan listed in **Table 3-10-2** shall be carried out.

Table 3-10-2 Event and Action Plan of Waterbirds of Ecological

Action Level	Response	Limit Level	Response
Construction Phase			
Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause and if cause identified as related to NDAs project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause and if caused identified as related to NDAs project instigate remedial action. Review and adjust LVNP management measures to improve conditions for affected species.
Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause and if cause identified as related to NDAs project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause and if caused identified as related to NDAs project instigate remedial action. Review and adjust LVNP management measures to improve conditions for affected species.

(*) *Waterbird numbers refer to combined numbers using the channels*

4. CONSTRUCTION NOISE MONITORING

4.1 GENERAL

4.1.1 The noise monitoring schedule is presented in [Appendix F](#) and the monitoring results are presented in the following sections.

4.2 RESULTS OF NOISE MONITORING

4.2.1 In the Reporting Period, a total of **4** occasions noise monitoring were carried out at the designated location CP-KTN-NMS5. The sound level meter was set in free-field situation, and therefore, façade correction (+3dB) is added according to acoustical principles and EPD guidelines. The noise monitoring results at the designated locations are summarized in **Tables 4-2-1**. The detailed noise monitoring data is presented in [Appendix G](#) and the relevant graphical plot shown in [Appendix H](#).

Table 4-2-1 Summaries of Noise Monitoring Results of CP-KTN-NMS5

Date	Start Time	L _{Aeq30min} (dB(A))
10-Jun-22	14:35	61
16-Jun-22	10:32	67
22-Jun-22	11:25	64
27-Jun-22	15:02	62
Limit Level		75 dB(A)

Note: façade correction +3dB has added according to acoustical principles and EPD guidelines

4.2.2 During construction noise monitoring, no rain was encountered and wind speed is below 5m/s and gusts not exceeding 10m/s.

4.2.3 As shown in **Table 4-2-1**, the noise level measured at the designated monitoring location was below 75dB(A). Furthermore, there were no noise complaints (Action Level exceedance) received by the RE, Contractor, WSD or EPD in the Reporting Period. Therefore, no Action or Limit Level exceedance was triggered and no corrective action was therefore required.

4.2.4 During the reporting period, no construction work was carried out during restricted hours.

5. ECOLOGY WATERBIRD MONITORING

5.1 GENERAL

- 5.1.1 Ecological monitoring for waterbirds shall be performed as transects and point count surveys along Ng Tung River, Sheung Yue River and Shek Sheung River in accordance with general surveying practices.
- 5.1.2 The surveying shall be undertaken by a qualified ecologist and he/she shall be a member of the ET. Throughout the construction period, weekly transect shall be conducted at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to construction activities.
- 5.1.3 Since occurrence of waterbirds has distinctive seasonal pattern, the construction phase data for all waterbirds and representative waterbirds shall be compared with the baseline data for the respective month and season. Total number of Waterbirds and six representative Waterbird species are used as an indicator of the level disturbance to water birds at each of the survey location. The representatives of waterbirds are listed in *Table 5-1-1*.

Table 5-1-1 Representative Waterbirds

Species Name	Common Name	Chinese Name
<i>Egretta garzetta</i>	Little Egret	小白鷺
<i>Ardea alba</i>	Great Egret	大白鷺
<i>Ardea cinerea</i>	Grey Heron	蒼鷺
<i>Ardeola bacchus</i>	Chinese Pond Heron	池鷺
<i>Bubulcus coromandus</i>	Eastern Cattle Egret	牛背鷺
<i>Phalacrocorax carbo</i>	Great Cormorant	普通鸕鶿

5.2 RESULTS OF WATERBIRDS SURVEY

- 5.2.1 *Five (5)* occasion of waterbirds survey were conducted in the Reporting Month.
- 5.2.2 Abundance and diversity of key waterbirds species in the Reporting Month are summarized in **Table 5-2-1** and **Table 5-2-2**.

Table 5-2-1 Total Bird Species and Abundance in the Reporting Month

Category	Number of Species	Abundance
All Avifauna	28	811
Waterbirds	9	147

Table 5-2-2 Total Bird Species and Abundance in the Reporting Month

Common Name	Species Name	Chinese Name	Abundance
Chinese Pond Heron	<i>Ardeola bacchus</i>	池鷺	38
Eastern Cattle Egret	<i>Bubulcus coromandus</i>	牛背鷺	4
Grey Heron	<i>Ardea cinerea</i>	蒼鷺	7
Great Egret	<i>Ardea alba</i>	大白鷺	19
Little Egret	<i>Egretta garzetta</i>	小白鷺	69
Great Cormorant	<i>Phalacrocorax carbo</i>	普通鸕鶿	0

- 5.2.3 The result was compared with the baseline data. A table showing the waterbirds abundance comparison with baseline data was provided in **Appendix L**. (Appendix C of the waterbirds survey report).
- 5.2.4 The total number of waterbirds, numbers of Chinese Pond Heron, Eastern Cattle Egret and Little Egrets was found declined compared to the baseline data. Although declined in number of waterbirds was recorded, it is concluded that the drop in numbers should be attributed to external factors such as population dynamics.

- 5.2.5 As suggested in previous reporting months, the cumulative effects of increased disturbance at the study area and more attractive wetland habitats at Long Valley Nature Park (LVNP) may have caused waterbirds to deprioritize activities within the study area. The hypothesis is supported by the accounts of the surveyor with the observation made in the survey. In addition, the tidal influence of the Rivers may restrict the availability of foraging and roosting sites for the waterbirds. This may further encourage the waterbirds utilizing the more attractive habitats in the nearby LVNP.
- 5.2.6 No site runoff and no specific instances of noise or activities from the construction site that has scared away waterbirds was observed during the survey in the Reporting Period. No action and limit level exceedance was therefore considered triggered in the Reporting Month.
- 5.2.7 The details of the waterbirds survey for the Reporting Month can be referred to the full waterbirds survey report provided in **Appendix L**.

6. WASTE MANAGEMENT

6.1 GENERAL WASTE MANAGEMENT

- 6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

6.2 RECORDS OF WASTE QUANTITIES

- 6.2.1 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse; and
- Excavated Soil.

- 6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-2-1* and *6-2-2* and the Monthly Summary Waste Flow Table is shown in *Appendix I*. Whenever possible, materials were reused on-site as far as practicable.

Table 6-2-1 Summary of Quantities of Inert C&D Materials

Type of Waste	Quantity	Disposal Location
C&D Materials (Inert) (in '000m ³)	4.3313	-
Reused in this Contract (Inert) (in '000 m ³)	0	-
Reused in other Contracts/ Projects (Inert) (in '000 m ³)	0.1613	Contract No.: SS J501
Disposal as Public Fill (Inert) (in '000 m ³)	4.1700	TM38

Table 6-2-2 Summary of Quantities of C&D Wastes

Type of Waste	Quantity	Disposal Location
Recycled Metal ('000kg)	0	-
Recycled Paper / Cardboard Packing ('000kg)	0	-
Recycled Plastic ('000kg)	0	-
Chemical Wastes ('000kg)	0	-
General Refuses ('000m ³)	0.0017	SENT

7. SITE INSPECTION**7.1 REQUIREMENTS**

- 7.1.1 According to the approved Updated EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

- 7.2.1 In the Reporting Month, weekly regular site inspection by the RE, the Main Contractor and ET was carried out on **2, 9, 16, 23** and **30 June 2022** to evaluate site environmental performance of the Contract Works. During the site inspections, no non-compliance was noted.

- 7.2.2 The findings/deficiencies of the Contract Works observed that during the weekly site inspection are listed in **Table 7-2-1**.

Table 7-2-1 Site Observations

Date	Findings / Deficiencies	Follow-Up Status
2 June 2022	• No adverse environmental issue was observed during site inspection.	NA
8 June 2022	• No adverse environmental issue was observed during site inspection.	NA
16 June 2022	• Empty cement bag should be treated properly to reduce dust generation.	Empty cement bags were disposed properly.
24 June 2022	• Stagnant water should be removed to prevent mosquito breeding. (HCF)	Stagnant water at HCF was removed.
30 June 2022	<ul style="list-style-type: none"> • Chemical containers should be placed inside drip tray to avoid land contamination. • Sand bag bund near the river body should be properly maintained to ensure all the surface runoff are directed to the sedimentation pit. 	<p>Chemical containers were removed from site.</p> <p>Sand bag bund was maintained properly.</p>

8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

8.1.1 For the Contract Works, no environmental complaint, summons and prosecution was received in the Reporting Period. The statistical summary table of environmental complaint is presented in *Tables 8-1-1, 8-1-2 and 8-1-3*.

Table 8-1-1 Statistical Summary of Environmental Complaints

Reporting Period	Environmental Complaint Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 30 June 2022	0	0	NA

Table 8-1-2 Statistical Summary of Environmental Summons

Reporting Period	Environmental Summons Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 30 June 2022	0	0	NA

Table 8-1-3 Statistical Summary of Environmental Prosecution

Reporting Period	Environmental Prosecution Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 30 June 2022	0	0	NA

9. IMPLEMENTATION STATUS OF MITIGATION MEASURES

9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved Updated EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in [Appendix J](#).

9.2 IMPLEMENTATION STATUS OF THE MITIGATION MEASURES IN THE REPORTING PERIOD

- 9.2.1 The Contract Works shall be implementing the required environmental mitigation measures according to the approved Updated EM&A Manual as subject to the site condition. Environmental mitigation measures implemented by the Main Contractor in this Reporting Month are summarized in **Table 9-1-1**. A site temporary drainage layout plan is shown in [Appendix K](#).

Table 9-1-1 Environmental Mitigation Measures Implemented in the Reporting Period

Issues	Environmental Mitigation Measures
Air Quality	<ul style="list-style-type: none"> All vehicles must be washed before leaving the site Sprayed water during excavation works Stockpile of dusty material was covered entirely with impervious sheeting or sprayed with water so as to maintain the entire surface wet; Water spraying on haul road and dry site area was provided regularly; and Where a vehicle leaving the works site is carrying a load of dusty materials, the load has covered entirely with clean impervious sheeting;
Constriction Noise	<ul style="list-style-type: none"> Keep all vehicles/plants in good condition to minimize noise impact Shut down the plants when not in used. Provided quiet powered mechanical equipment to use onsite;
Water Quality	<ul style="list-style-type: none"> All the surface runoff are collected to sedimentation pit and tanks for sedimentation prior discharged Sand bag bund was provided along the boundary of the site area near Ng Tung River to divert the surface runoff to sedimentation pit and avoid direct discharge of surface runoff. Standby water pumps were provided on site to pump the runoff water collected at pit to the sedimentation tank for sedimentation. Complied with the requirement under the discharge license.
Waste and Chemical Management	<ul style="list-style-type: none"> Disposal of C&D wastes to any designated public filling facility and/or landfill followed a trip ticket system; Debris and refuse generated on-site collected regularly; Oils and fuels were stored in designated areas; Kept the site tidy and clean.

9.3 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

- 9.3.1 The tentative construction works schedule of the Contract Works under FEP in the coming month are listed below:
- Rebar fixing work for Reclaimed Water Pumping Station
 - Excavation and lateral support work for Hypo-Chlorination Facilities

9.4 KEY ISSUES FOR THE COMING MONTH

- 9.4.1 Key issues to be considered in the coming month for the Contract Works under FEP include:
- Ensure the sand bag bund at site boundary near the Ng Tung River is properly maintained to avoid muddy discharge during heavy rain;
 - Ensure sufficient capacity of sedimentation pit and tanks for wastewater sedimentation;
 - Sufficient stock of standby pump should be available on site for pumping the runoff water/wastewater to the sedimentation tank.
 - Cover the dusty stockpile on site to reduce potential fugitive dust quality impact;
 - All the vehicles should be properly washed prior leaving the site;

- Use Quiet powered mechanical equipment (QPME) whenever applicable;
- Minimize the number of plants used at the same time to reduce cumulative noise impact;
- Regular clearance of stagnant water after rainy days;
- Properly manage of general refuse and chemical waste generated on site.

10. CONCLUSIONS AND RECOMMENDATIONS

10.1 CONCLUSIONS



- 10.1.1 This is 7th monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from 1 to 30 June 2022.
- 10.1.2 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement results that exceeded the Limit Level were recorded in the Reporting Period. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 Five (5) occasions of the weekly waterbirds survey has been taken in the Reporting Period. Although decrease in the waterbirds abundance was recorded in the Reporting Period, the cause of abundance decline was considered unlikely due to the Project. No action and limit level exceedance was considered triggered in the Reporting Month.
- 10.1.4 No documented complaint, notification of summons or successful prosecution was received by either the RE or WSD or the Main Contractor.
- 10.1.5 Weekly site inspection by the RE, ET and the Main Contractor had carried out on 2, 8, 16, 24 and 30 June 2022. The mitigation measures implemented was considered satisfactory. No non-compliance observed during the site inspection.

10.2 RECOMMENDATIONS

- 10.2.1 Excavation works will be still the major construction work in the coming month. Air quality and construction noise mitigation measures for the excavation work such as spraying water during the operation, using quiet plants or mobile noise barriers should be implemented in accordance with the EM&A requirement.
- 10.2.2 As a general recommendation during wet season, the Contractor was reminded that to paid special attention to water quality mitigation measures especially to prevent surface runoff into Ng Tung River and nearby water bodies/public areas.
- 10.2.3 The Contractor was reminded to pay attention to the key issues for the coming month mentioned in Section 9.4.

Appendix A

Location of Shek Wu Hui Water Reclamation Plant



SITE PLAN
SCALE 1 : 5000

© Copyright by Binnies Hong Kong Limited

NOTES:

1. ALL DIMENSIONS ARE IN MILLIMETRES UNLESS OTHERWISE SPECIFIED.
2. THE BASE PLAN IS EXTRACTED FROM SURVEY SHEET NOS. 2-SE ADN 3-SW.
3. TOP SLABS OF STRUCTURES ARE NOT SHOWN FOR CLARITY.

LEGEND:

- SITE BOUNDARY OF SWHWRP
- FENCING
- EVA
- PLANTER GREENING AREA
- GRASSCRETE
- RIVERSIDE PROMENADE
- GROUND LEVEL
- TREE (INDICATIVE)
- F/P FOOTPATH
- MANHOLE/CABLE PIT
- ACCESS GATE

Revision	Date	Description			Initial
	Designed	Checked	Drawn		Checked
Initial	CWC	GC	SZ		GC
Date	02/21	02/21	02/21		02/21

Approved

Contract No. 3 / WSD / 20

Contract Title
RECLAIMED WATER SUPPLY TO
SHEUNG SHUI AND FANLING

Drawing Title
GENERAL ARRANGEMENT OF
SWHWRP - GENERAL PLAN

Drawing No. 401582/B&V/WRP/GA/101

Revision

-

Scale AS SHOWN


水務署
Water Supplies
Department

binnies
BINNIES HONG KONG LIMITED
賓尼斯工程顧問有限公司

Appendix B

Project Organization

Project Organization Chart



Contact Details of Key Personnel for the Project

Organization	Project Role	Name of Key Staff	Tel No.	Email
WSD	Project Proponent	Tim Wong	2829 5638	tim_cw_wong@wsd.gov.hk
Binnies	Senior Resident Engineer	S.H. Chung	2608 7380	sre.3wsd20@gmail.com
Binnies	Resident Engineer	Chester Chan,	2608 7380	chancw@binnies.com
N&T	Independent Environmental Checker	Vega Wong	2877 3122	vegawong@nt.com.hk
CGC	Site Agent	Chan Tsz Kin	6874 8835	3wsd20@gmail.com
CGC	Environmental Officer	Luke Chung	6488 0975	3wsd20@gmail.com
AUES	Environmental Team Leader	T. W. Tam	2959 6059	twtam@fordbusiness.com
AUES	Environmental Consultant	Nicola Hon	2959 6059	nicolahon@fordbusiness.com
AUES	Environmental Consultant	Martin Li	2959 6059	martinli@fordbusiness.com
AUES	Assistant Environmental Consultant	Fai So	2959 6059	faiso@fordbusiness.com

Legend:

WSD (Employer) – Water Supplies Department

Binnies (Engineer Representative) – Binnies Hong Kong Limited

CGC (Main Contractor) – China Geo-Engineering Corporation

N&T (IEC) – Nature & Technologies (HK) Limited

AUES (ET) – Action-United Environmental Services and Consulting (AUES)

Appendix C

Master Construction Program and Site Overview Photo in the Reporting Period

ID	Task Name	Duration	Start	Finish	TRA	Notes																											
							Q2	Q3	Q4	2022 Q1		Q2	Q3	Q4	2023 Q1		Q2	Q3	Q4	2024 Q1		Q2	Q3	Q4	2025 Q1		Q2	Q3	Q4	2026 Q1		Q2	Q3
1	Key Dates	1676 days	Jul 30 '21	Mar 1 '26																													
2	Contract Date	1 day	Jul 30 '21	Jul 30 '21																													
3	Starting Date	1 day	Jul 30 '21	Jul 30 '21																													
4	Contract Period	1675 days	Jul 31 '21	Mar 1 '26																													
5	Section 1 - Shek Wu Hui Water Reclamation Plant (SWHWRP)	791 days	Jul 31 '21	Sep 29 '23																													
6	Section 2 - Landscaping works of SWHWRP	791 days	Jul 31 '21	Sep 29 '23																													
7	Section 3 - Modification of Table Hill Reclaimed Water Service Reservoir	791 days	Jul 31 '21	Sep 29 '23																													
8	Section 4 - Mainlaying works in part 3 of the Site	791 days	Jul 31 '21	Sep 29 '23																													
9	Section 5 - Mainlaying works in part 4 of the Site	1095 days	Jul 31 '21	Jul 29 '24																													
10	Section 6 - Mainlaying works in part 5 of the Site	1279 days	Jul 31 '21	Jan 29 '25																													
11	Section 7 - Mainlaying works in part 6 of the Site	1522 days	Jul 31 '21	Sep 29 '25																													
12	Section 8 - Mainlaying works in part 7 of the Site & remaining WM works	1675 days	Jul 31 '21	Mar 1 '26																													
13	Section 9 - Conversion works of reclaimed water	1675 days	Jul 31 '21	Mar 1 '26																													
14	Contract Completion date	0 days	Mar 1 '26	Mar 1 '26																													
15																																	
16	Preliminary & General	1676 days	Jul 30 '21	Mar 1 '26																													
17	Submission of Draft Safety Plan	14 days	Jul 30 '21	Aug 12 '21																													
18	Submission of Draft Environmental Management Plan	14 days	Jul 30 '21	Aug 12 '21																													
19	Submission of Sub-contractor Management Plan	14 days	Jul 30 '21	Aug 12 '21																													
20	Notification & request for UU record from utility undertakers	14 days	Jul 30 '21	Aug 12 '21																													
21	Submission and acceptance of selection procedure for supplier	29 days	Aug 3 '21	Aug 31 '21																													
22	Submission and acceptance of selection procedure for subcontractor	35 days	Aug 3 '21	Sep 6 '21																													
23	Agreement on preliminary office layout	35 days	Aug 12 '21	Sep 15 '21																													
24	Provision of Project Manager’s Accommodation	222 days	Sep 10 '21	Apr 19 '22																													
25	Submission and acceptance of subletting package	14 days	Sep 10 '21	Sep 23 '21																													
26	Selection of Subcontractor	18 days	Sep 24 '21	Oct 11 '21																													
27	Submission and acceptance of design and material	60 days	Oct 12 '21	Dec 10 '21																													
28	Manufacture and delivery of MiC office	50 days	Dec 11 '21	Jan 29 '22																													
29	Erection of Project Manager’s Accommodation	80 days	Jan 30 '22	Apr 19 '22																													
30	Selection of Traffic Consultant	1027 days	Sep 3 '21	Jun 25 '24																													
31	Submission and acceptance of subletting package	14 days	Sep 3 '21	Sep 16 '21																													
32	Selection of traffic consultant	13 days	Sep 17 '21	Sep 29 '21																													
33	XP application for different Sections	1000 days	Sep 30 '21	Jun 25 '24																													
34	TTA application and Attend TMLG Meetings for different Sections	1000 days	Sep 30 '21	Jun 25 '24																													
35	Selection of Concrete Supplier	29 days	Sep 6 '21	Oct 4 '21																													
36	Submission and acceptance of subletting package	9 days	Sep 6 '21	Sep 14 '21																													
37	Selection of concrete supplier	20 days	Sep 15 '21	Oct 4 '21																													
38	Selection of Subcontractor for Excavation and ELS Works at SWHWRP	42 days	Oct 7 '21	Nov 17 '21																													
39	Submission and acceptance of subletting package	21 days	Oct 7 '21	Oct 27 '21																													
40	Selection of subcontractor	21 days	Oct 28 '21	Nov 17 '21																													
41	Selection of Subcontractor for Structural Works	39 days	Jan 10 '22	Feb 17 '22																													
42	Submission and acceptance of subletting package	21 days	Jan 10 '22	Jan 30 '22																													
43	Selection of subcontractor	18 days	Jan 31 '22	Feb 17 '22																													
44	Selection of Subcontractor for Roadworks	51 days	Feb 18 '22	Apr 9 '22																													
45	Submission and acceptance of subletting package	30 days	Feb 18 '22	Mar 19 '22																													
46	Selection of subcontractor	21 days	Mar 20 '22	Apr 9 '22																													
47	Selection of Subcontractor for Architectural Works	90 days	Apr 10 '22	Jul 8 '22																													
48	Submission and acceptance of subletting package	60 days	Apr 10 '22	Jun 8 '22																													
Project: 3WSD20 Programme Date: Jun 28 '22		Task	<div></div>	Inactive Task	<div></div>	Manual Summary Rollup	<div></div>	External Milestone	<div></div>											Manual Progress	<div></div>												
		Split	<div></div>	Inactive Milestone	<div></div>	Manual Summary	<div></div>	Deadline	<div></div>																								
		Milestone	<div></div>	Inactive Summary	<div></div>	Start-only	<div></div>	Critical	<div></div>																								
		Summary	<div></div>	Manual Task	<div></div>	Finish-only	<div></div>	Critical Split	<div></div>																								
		Project Summary	<div></div>	Duration-only	<div></div>	External Tasks	<div></div>	Progress	<div></div>																								

Page 1

ID	Task Name	Duration	Start	Finish	TRA	Notes																											
							Q2	Q3	Q4	2022	Q1	Q2	Q3	Q4	2023	Q1	Q2	Q3	Q4	2024	Q1	Q2	Q3	Q4	2025	Q1	Q2	Q3	Q4	2026	Q1	Q2	Q3
49	Selection of subcontractor	30 days	Jun 9 '22	Jul 8 '22																													
50	Selection of Subcontractor for Landscape Works	90 days	Jul 9 '22	Oct 6 '22																													
51	Submission and acceptance of subletting package	60 days	Jul 9 '22	Sep 6 '22																													
52	Selection of subcontractor	30 days	Sep 7 '22	Oct 6 '22																													
53	Selection of Subcontractor for Mainlaying Works	188 days	Jan 24 '22	Jul 30 '22																													
54	Submission and acceptance of subletting package - open trench (for Section 4)	40 days	Jan 24 '22	Mar 4 '22																													
55	Selection of subcontractor - open trench (for Section 4)	7 days	Mar 5 '22	Mar 11 '22																													
56	Submission and acceptance of subletting package - open trench (for Section 5)	43 days	Apr 20 '22	Jun 1 '22																													
57	Selection of subcontractor - open trench (for Section 5)	14 days	Jun 2 '22	Jun 15 '22																													
58	Submission and acceptance of subletting package - open trench (for Section 6)	21 days	Jun 23 '22	Jul 13 '22																													
59	Selection of subcontractor - open trench (for Section 6)	14 days	Jul 14 '22	Jul 27 '22																													
60	Submission and acceptance of subletting package - open trench (for Section 7)	24 days	Jun 30 '22	Jul 23 '22																													
61	Selection of subcontractor - open trench (for Section 7)	7 days	Jul 24 '22	Jul 30 '22																													
62	Submission and acceptance of subletting package - open trench (for Section 8)	24 days	Jun 30 '22	Jul 23 '22																													
63	Selection of subcontractor - open trench (for Section 8)	7 days	Jul 24 '22	Jul 30 '22																													
64	Submission and acceptance of subletting package - open trench (for Section 9)	24 days	Jun 30 '22	Jul 23 '22																													
65	Selection of subcontractor - open trench (for Section 9)	7 days	Jul 24 '22	Jul 30 '22																													
66	Submission and acceptance of subletting package - trenchless	21 days	Jun 23 '22	Jul 13 '22																													
67	Selection of subcontractor - trenchless	14 days	Jul 14 '22	Jul 27 '22																													
68	Selection of Supplier for Survey Equipment	35 days	Dec 13 '21	Jan 16 '22																													
69	Submission and acceptance of subletting package	21 days	Dec 13 '21	Jan 2 '22																													
70	Selection of subcontractor	14 days	Jan 3 '22	Jan 16 '22																													
71	Selection of Supplier for Computer Facilities	47 days	Dec 7 '21	Jan 22 '22																													
72	Submission and acceptance of subletting package	33 days	Dec 7 '21	Jan 8 '22																													
73	Selection of subcontractor	14 days	Jan 9 '22	Jan 22 '22																													
74	Selection of Environment Team	35 days	Nov 1 '21	Dec 5 '21																													
75	Submission and acceptance of subletting package	21 days	Nov 1 '21	Nov 21 '21																													
76	Selection of Environment Team	14 days	Nov 22 '21	Dec 5 '21																													
77	BEAM Plus	1208 days	Dec 1 '21	Mar 22 '25																													
78	Submission and acceptance of subletting package	90 days	Dec 1 '21	Feb 28 '22																													
79	Selection of BEAM plus consultant	21 days	Mar 1 '22	Mar 21 '22																													
80	BEAM Plus PA submission	210 days	Mar 22 '22	Oct 17 '22																													
81	BEAM Plus FA submission	540 days	Sep 30 '23	Mar 22 '25																													
82	BIM	1537 days	Dec 16 '21	Mar 1 '26																													
83	Submission and acceptance of subletting package	90 days	Dec 16 '21	Mar 15 '22																													
84	Selection of BIM consultant	21 days	Mar 16 '22	Apr 5 '22																													
85	Execution of BIM (rebar BIM, CSD and CBWD coordination and production)	1426 days	Apr 6 '22	Mar 1 '26																													
86	Selection of Contractor's Designer for foundation works	28 days	Feb 1 '22	Feb 28 '22																													
87	Submission and acceptance of subletting package	14 days	Feb 1 '22	Feb 14 '22																													
88	Selection of Contractor's Designer	14 days	Feb 15 '22	Feb 28 '22																													
89	Selection of Independent Checking Engineer (ICE) for Permanent Works (foundation)	28 days	Feb 1 '22	Feb 28 '22																													
90	Submission and acceptance of subletting package	14 days	Feb 1 '22	Feb 14 '22																													
91	Selection of ICE for Permanent Works	14 days	Feb 15 '22	Feb 28 '22																													
92	Selection of Contractor's Designer for Civil & Structural Works	28 days	May 3 '22	May 30 '22																													
93	Submission and acceptance of subletting package	14 days	May 3 '22	May 16 '22																													
94	Selection of Contractor's Designer	14 days	May 17 '22	May 30 '22																													
95	Selection of Independent Checking Engineer (ICE) for Permanent Works (Civil & Structural)	28 days	May 3 '22	May 30 '22																													
96	Submission and acceptance of subletting package	14 days	May 3 '22	May 16 '22																													

Project: 3WSD20 Programme Date: Jun 28 '22	Task	<div></div>	Inactive Task	<div></div>	Manual Summary Rollup	<div></div>	External Milestone	<div></div>	Manual Progress	<div></div>
	Split	<div></div>	Inactive Milestone	<div></div>	Manual Summary	<div></div>	Deadline	<div></div>		
	Milestone	<div></div>	Inactive Summary	<div></div>	Start-only	<div></div>	Critical	<div></div>		
	Summary	<div></div>	Manual Task	<div></div>	Finish-only	<div></div>	Critical Split	<div></div>		
	Project Summary	<div></div>	Duration-only	<div></div>	External Tasks	<div></div>	Progress	<div></div>		

Page 2

ID	Task Name	Duration	Start	Finish	TRA	Notes																																
							Q2	Q3	Q4	2022		Q1	Q2	Q3	Q4	2023		Q1	Q2	Q3	Q4	2024		Q1	Q2	Q3	Q4	2025		Q1	Q2	Q3	Q4	2026		Q1	Q2	Q3
145	Construction of pile cap	52 days	Jun 29 '22	Aug 19 '22																																		
146	Installation of water proofing system and testing (1/3)	14 days	Jun 29 '22	Jul 12 '22		From G.L. 1																																
147	Rebar fixing (1/3)	14 days	Jul 6 '22	Jul 19 '22																																		
148	Concreting of pile cap (1/3) - 920m3	3 days	Jul 20 '22	Jul 22 '22																																		
149	Installation of water proofing system and testing (1/3)	14 days	Jul 13 '22	Jul 26 '22																																		
150	Rebar fixing (1/3)	14 days	Jul 20 '22	Aug 2 '22																																		
151	Concreting of pile cap (1/3) - 920m3	3 days	Aug 3 '22	Aug 5 '22																																		
152	Installation of water proofing system and testing (1/3)	14 days	Jul 27 '22	Aug 9 '22																																		
153	Rebar fixing (1/3)	14 days	Aug 3 '22	Aug 16 '22																																		
154	Concreting of pile cap (1/3) - 920m3	3 days	Aug 17 '22	Aug 19 '22																																		
155	Backfilling to pile cap top level	3 days	Aug 20 '22	Aug 22 '22																																		
156																																						
157	Construction of SWHWRP	537 days	May 1 '22	Oct 19 '23																																		
158	Submission and acceptance of DfMA proposal for bathroom unit, valves chamber, water refilling station	60 days	Jun 9 '22	Aug 7 '22																																		
159	Selection of Supplier for DfMA	21 days	Aug 8 '22	Aug 28 '22																																		
160	Manufacture of DfMA Precast Segments	60 days	Aug 29 '22	Oct 27 '22																																		
161	Installation of DfMA segments	90 days	Oct 28 '22	Jan 25 '23																																		
162	Submission and acceptance of method statement for construction of ReWPS and HCF	30 days	May 3 '22	Jun 1 '22																																		
163	Construction of RC structure of ReWPS	270 days	Jul 18 '22	Apr 13 '23																																		
164	Construction of basement (below ground)	91 days	Jul 18 '22	Oct 16 '22																																		
165	Removal of ELS strut and wailing (2nd layer)	2 days	Jul 18 '22	Jul 19 '22																																		
166	Construction of external walls, W6, W8-W15, beams and slabs (+0mPD to +5.6mPD)	51 days	Jul 20 '22	Sep 8 '22																																		
167	Scaffolding erection and rebar fixing	28 days	Jul 20 '22	Aug 16 '22																																		
168	Falsework and Formwork erection	21 days	Aug 17 '22	Sep 6 '22																																		
169	Concreting	2 days	Sep 7 '22	Sep 8 '22																																		
170	Removal of formwork	3 days	Sep 9 '22	Sep 11 '22																																		
171	Installation and testing of water proofing system	7 days	Sep 12 '22	Sep 18 '22																																		
172	Backfilling and removal of ELS strut and wailing (1st layer)	4 days	Sep 19 '22	Sep 22 '22																																		
173	Construction of external walls, W6, W8-W15 (+5.6mPD to +7.2mPD)	20 days	Sep 23 '22	Oct 12 '22																																		
174	Scaffolding erection and rebar fixing	7 days	Sep 23 '22	Sep 29 '22																																		
175	Formwork erection	6 days	Sep 30 '22	Oct 5 '22																																		
176	Concreting	1 day	Oct 6 '22	Oct 6 '22																																		
177	Removal of formwork	1 day	Oct 7 '22	Oct 7 '22																																		
178	Installation and testing of water proofing system	5 days	Oct 8 '22	Oct 12 '22																																		
179	Backfilling from +5.6mPD to +7.2mPD	4 days	Oct 13 '22	Oct 16 '22																																		
180	Construction of Staircase ST1, ST2 (+0mPD to +7.2mPD)	38 days	Aug 27 '22	Oct 3 '22																																		
181	Scaffolding and falsework erection	7 days	Aug 27 '22	Sep 2 '22																																		
182	Rebar fixing	14 days	Sep 3 '22	Sep 16 '22																																		
183	Formwork erection	14 days	Sep 17 '22	Sep 30 '22																																		
184	Concreting	3 days	Oct 1 '22	Oct 3 '22																																		
185	Removal of ELS sheet piles	7 days	Oct 17 '22	Oct 23 '22																																		
186	Construction of Superstructure (above ground) - Grid Line 4-6	203 days	Sep 23 '22	Apr 13 '23																																		
187	Construction of base slab (+4.45mPD to +5.95mPD & +5.6mPD to +7.1mPD)	21 days	Sep 23 '22	Oct 13 '22																																		
188	Installation of water proofing system	7 days	Sep 23 '22	Sep 29 '22																																		
189	Rebar fixing	7 days	Sep 30 '22	Oct 6 '22																																		
190	Formwork erection	5 days	Oct 7 '22	Oct 11 '22																																		
191	Concreting	2 days	Oct 12 '22	Oct 13 '22																																		
192	Construction of Columns (+5.95mPD to +13.25mPD)	28 days	Oct 14 '22	Nov 10 '22																																		

Project: 3WSD20 Programme
Date: Jun 28 '22

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Critical

Critical Split

Progress

Manual Progress

Page 4

ID	Task Name	Duration	Start	Finish	TRA	Notes
337	Formwork erection	45 days	Dec 29 '22	Feb 11 '23		
338	Rebar fixing	45 days	Feb 12 '23	Mar 28 '23		
339	Concreting and curing of concrete	15 days	Mar 29 '23	Apr 12 '23		
340	Construction of Parapet Walls (+10.4mPD/+10.8mPD to +12.5mPD)	14 days	Apr 13 '23	Apr 26 '23		
341	Scaffolding erection	1 day	Apr 13 '23	Apr 13 '23		
342	Rebar fixing	7 days	Apr 14 '23	Apr 20 '23		
343	Formwork erection	5 days	Apr 21 '23	Apr 25 '23		
344	Concreting	1 day	Apr 26 '23	Apr 26 '23		
345	Construction of Staircase ST01 (+7.1mPD to +11.35mPD)	28 days	Apr 13 '23	May 10 '23		
346	Scaffolding and falsework erection	14 days	Apr 13 '23	Apr 26 '23		
347	Rebar fixing	7 days	Apr 27 '23	May 3 '23		
348	Formwork erection	5 days	May 4 '23	May 8 '23		
349	Concreting	2 days	May 9 '23	May 10 '23		
350	Construction of Staircase ST02 (+10.4mPD to +13.95mPD)	14 days	Apr 13 '23	Apr 26 '23		
351	Scaffolding and falsework erection	7 days	Apr 13 '23	Apr 19 '23		
352	Rebar fixing	3 days	Apr 20 '23	Apr 22 '23		
353	Formwork erection	3 days	Apr 23 '23	Apr 25 '23		
354	Concreting	1 day	Apr 26 '23	Apr 26 '23		
355	Watertightness test in stages	56 days	Apr 13 '23	Jun 7 '23		
356	Inlet Channel and Outlet Channel	14 days	Apr 13 '23	Apr 26 '23		
357	On duty contact tank	14 days	Apr 27 '23	May 10 '23		
358	Standby contact tank	14 days	May 11 '23	May 24 '23		
359	Overall water retaining structure at HCF	14 days	May 25 '23	Jun 7 '23		
360	Installation of internal finishing works for Grid Line 3-7	14 days	Jun 8 '23	Jun 21 '23		
361	Construction of water proofing system at roof slab of HCF	15 days	Apr 27 '23	May 11 '23		
362	Water tightness test for roof slab of HCF	15 days	May 12 '23	May 26 '23		
363	WWO542 design submission for Street Fire Hydrant, potable, flushing, cleansing & irrigation water supply	180 days	May 1 '22	Oct 27 '22		
364	Construction of roadworks	150 days	Feb 13 '23	Jul 12 '23		
365	Construction of fence wall	90 days	Feb 13 '23	May 13 '23		
366	Type-1 fence wall at East side (189m)	63 days	Feb 13 '23	Apr 16 '23		
367	Type-2 & Type-3 fence wall at West side (198m)	66 days	Feb 13 '23	Apr 19 '23		
368	Type-3 fence wall at North side (44m)	15 days	Feb 13 '23	Feb 27 '23		
369	Type-2 & Type-3 fence wall at South side (37m)	13 days	Feb 28 '23	Mar 12 '23		
370	Type-4 fence wall at middle (28m)	10 days	Mar 13 '23	Mar 22 '23		
371	Installation of Gate 1 and Gate 2	7 days	Mar 23 '23	Mar 29 '23		
372	Fabrication of steelworks	66 days	Feb 13 '23	Apr 19 '23		
373	Installation of wall finishes and steelworks	24 days	Apr 20 '23	May 13 '23		
374	Construction of underground utilities	60 days	May 14 '23	Jul 12 '23		
375	Laying of pipe work system outside ReWPS and HCF	30 days	May 14 '23	Jun 12 '23		
376	Construction of chambers and water refilling station	45 days	May 14 '23	Jun 27 '23		
377	Installation of surge vessels	15 days	Jun 28 '23	Jul 12 '23		
378	Construction of underground utilities (drainage, irrigation system, cable ducting, CLP cable ducts & drawpits, street fire hydrant, etc)	60 days	May 14 '23	Jul 12 '23		
379	Construction of EVA road pavement	30 days	Jul 13 '23	Aug 11 '23		
380	Construction of road pavement near ReWPS	15 days	Jul 13 '23	Jul 27 '23		
381	Construction of road pavement near HCF	15 days	Jul 28 '23	Aug 11 '23		
382	Installation of architectural works	120 days	Jun 22 '23	Oct 19 '23		
383	Installation of architectural works near ReWPS	60 days	Jun 22 '23	Aug 20 '23		

Project: 3WSD20 Programme Date: Jun 28 '22	Task	<div></div>	Inactive Task	<div></div>	Manual Summary Rollup	<div></div>	External Milestone	<div></div>	Manual Progress	<div></div>
	Split	<div></div>	Inactive Milestone	<div></div>	Manual Summary	<div></div>	Deadline	<div></div>		
	Milestone	<div></div>	Inactive Summary	<div></div>	Start-only	<div></div>	Critical	<div></div>		
	Summary	<div></div>	Manual Task	<div></div>	Finish-only	<div></div>	Critical Split	<div></div>		
	Project Summary	<div></div>	Duration-only	<div></div>	External Tasks	<div></div>	Progress	<div></div>		

Page 8

ID	Task Name	Duration	Start	Finish	TRA	Notes	2022				2023				2024				2025				2026					
							Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3				
384	Erection of working platform	7 days	Jun 22 '23	Jun 28 '23																								
385	Laying of artificial granite tile at external wall	30 days	Jun 29 '23	Jul 28 '23																								
386	Installation of steelworks	30 days	Jul 15 '23	Aug 13 '23																								
387	Installation of cladding	14 days	Aug 7 '23	Aug 20 '23																								
388	Installation of architectural works near HCF	60 days	Aug 21 '23	Oct 19 '23																								
389	Erection of working platform	7 days	Aug 21 '23	Aug 27 '23																								
390	Laying of artificial granite tile at external wall	30 days	Aug 28 '23	Sep 26 '23																								
391	Installation of steelworks	30 days	Sep 13 '23	Oct 12 '23																								
392	Installation of cladding	14 days	Oct 6 '23	Oct 19 '23																								
393	Landscape works	160 days	Jun 22 '23	Nov 28 '23																								
394	Landscape works at roof top	60 days	Jun 22 '23	Aug 20 '23																								
395	Installation of composite timber decking with pedestal	15 days	Jun 22 '23	Jul 6 '23																								
396	Laying of artificial granite floor tile / paver block	30 days	Jul 7 '23	Aug 5 '23																								
397	Construciton of roof drainage system	15 days	Aug 6 '23	Aug 20 '23																								
398	Landscape works within SWHWRP	100 days	Aug 21 '23	Nov 28 '23																								
399																												
400	E&M Works of SWHWRP	811 days	Sep 10 '21	Nov 29 '23																								
401	Design and Submission Stage	472 days	Sep 10 '21	Dec 25 '22																								
402	Submission and acceptance of Surge Analysis Report	272 days	Oct 12 '21	Jul 10 '22																								
403	Submission and acceptance of Reclaimed Water Main Pumps	306 days	Sep 10 '21	Jul 12 '22																								
404	Submission and acceptance of Surge Vessels and Air Compressors	115 days	Jun 30 '22	Oct 22 '22																								
405	Submission and acceptance of Penstock & Stoplog	247 days	Nov 1 '21	Jul 5 '22																								
406	Submission and acceptance of Chemical Dosing System & Static In-line Mixer	212 days	Dec 6 '21	Jul 5 '22																								
407	Submission and acceptance of Air Blower and Air Diffuser	56 days	Jun 30 '22	Aug 24 '22																								
408	Submission and acceptance of Lifting Appliances	42 days	May 24 '22	Jul 4 '22																								
409	Submission and acceptance of Minor Mechanical Equipment	63 days	Jun 30 '22	Aug 31 '22																								
410	Submission and acceptance of LV switchboard	52 days	Jun 20 '22	Aug 10 '22																								
411	Submission and acceptance of DCS	72 days	Jun 30 '22	Sep 9 '22																								
412	Submission and acceptance of Instrumentation & Water Monitoring Equipment	156 days	Jan 17 '22	Jun 21 '22																								
413	Submission and acceptance of Misc. Electrical Items	162 days	Jan 17 '22	Jun 27 '22																								
414	Submission and acceptance of Fire Services Equipment	175 days	Jul 4 '22	Dec 25 '22																								
415	Submission and acceptance of MVAC Equipment	129 days	Jun 20 '22	Oct 26 '22																								
416	Submission and acceptance of Plumbing & Drainage Equipment	38 days	Jul 2 '22	Aug 8 '22																								
417	Submission and acceptance of General Arrangement Drawing	157 days	Jan 17 '22	Jun 22 '22																								
418	Submission and acceptance of Civil Requirement Drawing	121 days	Feb 15 '22	Jun 15 '22																								
419	Submission and acceptance of method statement for E&M installation works	55 days	Nov 1 '22	Dec 25 '22																								
420	CSD, CBWD coordination	157 days	Jan 17 '22	Jun 22 '22																								
421	Procurement and Delivery of Equipment	327 days	Jun 22 '22	May 14 '23																								
422	Reclaimed Water Main Pumps (6 nos.)	270 days	Jul 13 '22	Apr 8 '23																								
423	Surge Vessels and Air Compressors	179 days	Oct 23 '22	Apr 19 '23																								
424	Penstock & Stoplog	264 days	Jul 6 '22	Mar 26 '23																								
425	Chemical Dosing System	206 days	Jul 6 '22	Jan 27 '23																								
426	Static In-line Mixer	265 days	Jul 6 '22	Mar 27 '23																								
427	Air Blower and Air Diffuser	144 days	Aug 25 '22	Jan 15 '23																								
428	Lifting Appliances	168 days	Jul 5 '22	Dec 19 '22																								
429	Sump Pumps	159 days	Sep 1 '22	Feb 6 '23																								
430	Pipework and Valves	164 days	Sep 1 '22	Feb 11 '23																								
431	LV switchboard	277 days	Aug 11 '22	May 14 '23																								

Project: 3WSD20 Programme
Date: Jun 28 '22

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Critical

Critical Split

Progress

Manual Progress

Page 9

ID	Task Name	Duration	Start	Finish	TRA	Notes	Gantt Chart Timeline																		
							Q2	Q3	Q4	2022				2023				2024				2025			
							Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
432	DCS	205 days	Sep 10 '22	Apr 2 '23																					
433	Instrumenation and Water Monitoring Equipment	296 days	Jun 22 '22	Apr 13 '23																					
434	Misc. Electrical Items (PV Panel, Earthing & Cables, etc)	216 days	Jun 28 '22	Jan 29 '23																					
435	Fire Services Equipment	69 days	Oct 27 '22	Jan 3 '23																					
436	MVAC Equipment	123 days	Aug 28 '22	Dec 28 '22																					
437	Plumbing & Drainage Equipment	76 days	Aug 9 '22	Oct 23 '22																					
438	Misc. Electrical Items (Cables, Cable Containment, Lightings)	178 days	Jun 28 '22	Dec 22 '22																					
439	Installation Works	135 days	Apr 14 '23	Aug 26 '23																					
440	Installation FS Equipment	110 days	Apr 14 '23	Aug 1 '23																					
441	Installation of MVAC Equipment	100 days	Apr 14 '23	Jul 22 '23																					
442	Installation of BS Equipment	120 days	Apr 14 '23	Aug 11 '23																					
443	Installation of Lifting Appliance (12 nos.)	60 days	Apr 14 '23	Jun 12 '23																					
444	Installation of Reclaimed Water Pumps (6 Nos.)	75 days	Jun 13 '23	Aug 26 '23																					
445	Installation of penstocks (10 nos.) & Stoplogs (2 nos.)	80 days	Apr 14 '23	Jul 2 '23																					
446	Installation of Surge Vessel (4 Nos.) & Air Compressor (4 Nos.)	30 days	Apr 20 '23	May 19 '23																					
447	Installation of Air Blower (2 Nos.) & Air Diffuser (1 set)	30 days	Apr 14 '23	May 13 '23																					
448	Installation of tanks (14 nos.) & Chemical Pumps (12 nos.)	30 days	May 27 '23	Jun 25 '23																					
449	Installation of Pipeworks (DI, Chemical pipe, Air pipe)	45 days	Apr 17 '23	May 31 '23																					
450	Installation of Cabling, MCC & DCS	90 days	Apr 14 '23	Jul 12 '23																					
451	Installation of Instrumentation and Monitoring Stations	60 days	Apr 14 '23	Jun 12 '23																					
452	Installation of ELV System (CCTV & Access Control)	60 days	Apr 14 '23	Jun 12 '23																					
453	Installation of Plumbing & Drainage Equipment	90 days	Apr 14 '23	Jul 12 '23																					
454	Installation of PV Panels	45 days	Apr 14 '23	May 28 '23																					
455	FS / DG Inspection Related Items	435 days	Jul 16 '22	Sep 23 '23																					
456	VAC Desgin Submission to FSD	60 days	Aug 1 '22	Sep 29 '22																					
457	FS related statutory submission to FSD	60 days	Aug 1 '22	Sep 29 '22																					
458	T&C of FS Related Installation (Integrated Test & Rehearsal)	14 days	Aug 12 '23	Aug 25 '23																					
459	Submission of FS 314 & 501	14 days	Aug 26 '23	Sep 8 '23																					
460	Target FS Inpsection	1 day	Sep 9 '23	Sep 9 '23																					
461	Obtain FSD approval letter (Form FS172 Fire Certificate)	14 days	Sep 10 '23	Sep 23 '23																					
462	DG Design Submission to FSD	30 days	Jul 16 '22	Aug 14 '22																					
463	DG Inspection	30 days	Jul 13 '23	Aug 11 '23																					
464	Obtain DG License	1 day	Aug 12 '23	Aug 12 '23																					
465	Power Energization Related Items	482 days	May 1 '22	Aug 25 '23																					
466	CLP Room Ready for BS installation (HCF)	1 day	Jan 7 '23	Jan 7 '23																					
467	CLP Room Ready for BS installation (ReWPS)	1 day	Apr 14 '23	Apr 14 '23																					
468	Installation of BS Equipment (HCF)	98 days	Jan 8 '23	Apr 15 '23																					
469	Installation of BS Equipment (ReWPS)	60 days	Apr 15 '23	Jun 13 '23																					
470	CLP meter application	120 days	Oct 24 '22	Feb 20 '23																					
471	Cable laying by CLP in DSD's EVA	21 days	May 1 '22	May 21 '22																					
472	Lead time for CLP installation works	60 days	Jun 14 '23	Aug 12 '23																					
473	CLP's Inspection for Transformer Room(ReWPS), CLP Room(HCF), draw pit and accsociated cable ducts	21 days	May 29 '23	Jun 18 '23																					
474	CLP to install Transformers and Cabling	7 days	Aug 13 '23	Aug 19 '23																					
475	Power Energization from CLP Transformer to LVSB	3 days	Aug 20 '23	Aug 22 '23																					
476	Power Energization from LVSB to All Equipment	3 days	Aug 23 '23	Aug 25 '23																					
477	Preliminary Test of Equipment	35 days	Aug 27 '23	Sep 30 '23																					
478	Inspection of Equipment/System with SOR	14 days	Aug 27 '23	Sep 9 '23																					
479	Trial Run of Equipment/System	7 days	Sep 10 '23	Sep 16 '23																					

Project: 3WSD20 Programme

Date: Jun 28 '22

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Critical

Critical Split

Progress

Manual Progress

Page 10

ID	Task Name	Duration	Start	Finish	TRA	Notes
480	Site Acceptance Test of Equipment/Systems with SOR	35 days	Aug 27 '23	Sep 30 '23		
481	Submission	210 days	Feb 28 '23	Sep 25 '23		
482	Submission of Testing Procedures & Commissioning Plan	60 days	Feb 28 '23	Apr 28 '23		
483	Submission of As Fitted Drawings	30 days	Aug 27 '23	Sep 25 '23		
484	Submission of Manual	30 days	Aug 27 '23	Sep 25 '23		
485	Submission of Training Material	30 days	Aug 27 '23	Sep 25 '23		
486	System Commissioning Test	60 days	Oct 1 '23	Nov 29 '23		
487	Planned completion for section 1	0 days	Nov 29 '23	Nov 29 '23		
488	Planned completion for section 2	0 days	Nov 28 '23	Nov 28 '23		
489						
490	Section 3 - Modification of Table Hill Reclaimed Water Service Reservoir	684 days	Oct 1 '21	Aug 15 '23		
491	Access Date (part 2 of the Site)	1 day	Oct 1 '21	Oct 1 '21		
492	Initial survey and condition survey	45 days	Feb 7 '22	Mar 23 '22		
493	Design submission and acceptance of the supplementary dosing and dyeing system (E&M)	180 days	Mar 24 '22	Sep 19 '22		
494	Submission and acceptance of method statement for supplementary dosing and dyeing system	60 days	Sep 20 '22	Nov 18 '22		
495	Construction of civil works	90 days	Nov 19 '22	Feb 16 '23		
496	Installation of supplementary dosing and dyeing system	90 days	Feb 17 '23	May 17 '23		
497	T&C of E&M equipment	90 days	May 18 '23	Aug 15 '23		
498	Planned completion for section 3	0 days	Aug 15 '23	Aug 15 '23		
499						
500	Section 4 - Water main laying works in part 3 of the Site	852 days	Jul 30 '21	Nov 28 '23		
501	Access Date (part 3 of the Site)	1 day	Jul 30 '21	Jul 30 '21		
502	Initial survey (utility survey, condition survey, initial photo)	90 days	Jul 31 '21	Oct 28 '21		
503	1st TMLG meeting	1 day	Nov 15 '21	Nov 15 '21		
504	Application and approval of XP and TTA, including local consultation	122 days	Nov 16 '21	Mar 17 '22		
505	Implementation of TTA by stages	465 days	Mar 18 '22	Jun 25 '23		
506	Procurement and Delivery of pipes, fittings and related materials	60 days	Feb 10 '22	Apr 10 '22		
507	Submission and acceptance of method statement and material	60 days	Feb 10 '22	Apr 10 '22		
508	Mainlaying by open trench method (RW03 & RW43)	660 days	Feb 7 '22	Nov 28 '23		
509	RW03 : DN600 DI pipe - 1092m	561 days	Mar 18 '22	Sep 29 '23		
510	Team A : CH000 - CH550	561 days	Mar 18 '22	Sep 29 '23		
511	CH450 - CH550 (100m)	136 days	Mar 18 '22	Jul 31 '22		
512	TTA establishment	3 days	Mar 18 '22	Mar 20 '22		
513	Hard material excavation and disposal	3 days	Mar 21 '22	Mar 23 '22		
514	Soil excavation , laying sheetpile and disposal	14 days	Mar 24 '22	Apr 6 '22		
515	Obstruction of unchart 900mm pipe	7 days	Apr 7 '22	Apr 13 '22		
516	Pending for setting out of DSD	10 days	Apr 14 '22	Apr 23 '22		
517	Amendment of ELS	28 days	Apr 24 '22	May 21 '22		
518	Treatment of bedding	4 days	May 22 '22	May 25 '22		
519	Pipe laying D.I. & PE (DSD's pipe)	45 days	May 26 '22	Jul 9 '22		
520	Backfilling sand/aggregate, concurrent bend block	14 days	Jul 10 '22	Jul 23 '22		
521	Reinstatement	8 days	Jul 24 '22	Jul 31 '22		
522	CH420 - CH450 (30m)	30 days	Aug 1 '22	Aug 30 '22		
523	TTA establishment	1 day	Aug 1 '22	Aug 1 '22		
524	Hard material excavation and disposal	2 days	Aug 2 '22	Aug 3 '22		
525	Soil excavation , laying sheetpile and disposal	14 days	Aug 4 '22	Aug 17 '22		
526	Treatment of bedding	2 days	Aug 18 '22	Aug 19 '22		
527	Pipe laying D.I.	3 days	Aug 20 '22	Aug 22 '22		

Project: 3WSD20 Programme
Date: Jun 28 '22

TaskInactive Task

SplitInactive Milestone

MilestoneInactive Summary

SummaryManual Task

Project SummaryDuration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Critical

Critical Split

Progress

Manual Progress

Page 11

[illegible]

ID	Task Name	Duration	Start	Finish	TRA	Notes
960	Mainlaying by trenchless method	733 days	Nov 1 '22	Nov 2 '24		
961	DN450, DN400, DN300 DI pipe (13 locations , total length 1028m)	733 days	Nov 1 '22	Nov 2 '24	21	
962	TTA implementation	733 days	Nov 1 '22	Nov 2 '24		
963	Contruction of jacking pit and receiving pit	546 days	Nov 8 '22	May 6 '24		21d/pit
964	Trenchless works and pipe laying	514 days	Jan 7 '23	Jun 3 '24	30	
965	Manhole / Chamber construction	546 days	Mar 8 '23	Sep 3 '24		
966	Backfilling and compaction	516 days	May 7 '23	Oct 3 '24		
967	Reinstatement	486 days	Jul 6 '23	Nov 2 '24		
968	Mainlaying by open trench method	1093 days	Jul 5 '22	Jul 1 '25		
969	RW07 (DN300) - Ma Sik Road (360m)	360 days	May 1 '24	Apr 25 '25		
970	RW05 (DN400) - Jockey Club Road (681m)	681 days	Jul 1 '23	May 11 '25		
971	RW05 (DN300) - Jackey Club Road (720m)	720 days	Oct 1 '22	Sep 19 '24		
972	RW05 (DN300) - Pik Fung Road (270m)	270 days	Sep 20 '24	Jun 16 '25		
973	RW05 (DN300) - Sun Wan Road (945m)	975 days	Jul 18 '22	Mar 18 '25	30	
974	RW08 (DN400) - Fanling Lau Road (750m)	750 days	Jul 28 '22	Aug 15 '24		
975	RW08 (DN400) - Lok Yip Road (616m)	616 days	Oct 1 '23	Jun 7 '25		
976	RW17 (DN150) - Sun Shing Road (114m)	114 days	Mar 1 '24	Jun 22 '24		
977	RW16 (DN250) - Sun Fung Road / Lung Sum Avenue (741m)	741 days	Mar 1 '23	Mar 10 '25		
978	RW47 (DN100) - Tee to Sun Fung Road (82m)	82 days	Mar 11 '25	May 31 '25		
979	RW22 (DN150) - San Wan Road (877m)	877 days	Jul 5 '22	Nov 27 '24		
980	RW24 (DN150) - Chi Ming Street (120m)	120 days	Nov 28 '24	Mar 27 '25		
981	RW49 (DN150) - San Wan Road (75m)	75 days	Mar 28 '25	Jun 10 '25		
982	RW23 (DN150) - Lung Wan Street (171m)	171 days	Nov 1 '24	Apr 20 '25		
983	RW69 (DN150) - Lung Sum Lane (60m)	60 days	Apr 21 '25	Jun 19 '25		
984	RW25 (DN150) - Road to Fanling Wai (330m)	330 days	Jul 1 '23	May 25 '24		
985	RW26 (DN150) - Ka Siu Road (133m)	130 days	May 26 '24	Oct 2 '24		
986	RW27 (DN150) - Fanling Station Road (273m)	270 days	Oct 3 '24	Jun 29 '25		
987	RW34 (DN150) - Road Tee from RW08 (380m)	380 days	Feb 1 '23	Feb 15 '24		
988	RW36 (DN150) - Lok Fung Street (495m)	495 days	Feb 1 '23	Jun 9 '24		
989	RW13 (DN150) - Wo Tai Street (270m)	270 days	Jul 7 '22	Apr 2 '23		
990	RW28 (DN150) - Wo Mun Street (312m)	271 days	Apr 3 '23	Dec 29 '23		
991	RW31 (DN150) - Luen Cheong Street (185m)	185 days	Dec 30 '23	Jul 1 '24		
992	RW32 (DN150) - Luen Shing Street (185m)	185 days	Jul 2 '24	Jan 2 '25		
993	RW33 (DN150) - Luen Hing Street (199m)	180 days	Jan 3 '25	Jul 1 '25		
994	RW13 (DN150) - Wo Tai Street (371m)	371 days	Jul 21 '22	Jul 26 '23		
995	RW30 (DN150) - Luen On Street / Luen Wo Road / Luen Fai Street (649m)	649 days	Jul 27 '23	May 5 '25		
996	RW29 (DN150) - Wo Muk Street / Luen Hing Street (360m)	360 days	Jun 1 '23	May 25 '24		
997	RW12 (DN150) - Luen Chit Street (120m)	120 days	May 26 '24	Sep 22 '24		
998	RW55 (DN150) - Mount One (44m)	44 days	Sep 23 '24	Nov 5 '24		
999	RW03 (DN450) - Jockey Club Road / MTR Railway (810m)	810 days	Aug 4 '22	Oct 21 '24		
1000	Overall testing	60 days	Jul 2 '25	Aug 30 '25		
1001	Swabbing	15 days	Jul 2 '25	Jul 16 '25		
1002	CCTV	15 days	Jul 17 '25	Jul 31 '25		
1003	Hydrostatic pressure test	30 days	Aug 1 '25	Aug 30 '25		
1004	Pipe connection and completion	30 days	Aug 31 '25	Sep 29 '25		
1005	Planned completion for section 7	0 days	Sep 29 '25	Sep 29 '25		
1006						
1007	Section 8 - Water main laying works in part 7 of the Site	1676 days	Jul 30 '21	Mar 1 '26		

Project: 3WSD20 Programme
Date: Jun 28 '22

Task

Inactive Task

Split

Milestone

Summary

Project Summary

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Critical

Critical Split

Progress

Manual Progress

Page 21

ID	Task Name	Duration	Start	Finish	TRA	Notes	2022				2023				2024				2025				2026			
							Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	
1056	Treatment of bedding	2 days	Jul 25 '22	Jul 26 '22																						
1057	Pipe laying D.I.	4 days	Jul 27 '22	Jul 30 '22																						
1058	Backfilling general fill and compaction	7 days	Jul 31 '22	Aug 6 '22																						
1059	Reinstatement	1 day	Aug 7 '22	Aug 7 '22																						
1060	CH620 to CH650 (30m)	16 days	Aug 8 '22	Aug 23 '22																						
1061	TTA establishment	1 day	Aug 8 '22	Aug 8 '22																						
1062	Hard material excavation and disposal	1 day	Aug 9 '22	Aug 9 '22																						
1063	Soil excavation , laying sheetpile and disposal	7 days	Aug 10 '22	Aug 16 '22																						
1064	Treatment of bedding	1 day	Aug 17 '22	Aug 17 '22																						
1065	Pipe laying D.I.	1 day	Aug 18 '22	Aug 18 '22																						
1066	Backfilling general fill and compaction	4 days	Aug 19 '22	Aug 22 '22																						
1067	Reinstatement	1 day	Aug 23 '22	Aug 23 '22																						
1068	CH590 to CH620 (30m)	29 days	Aug 24 '22	Sep 21 '22																						
1069	TTA establishment	1 day	Aug 24 '22	Aug 24 '22																						
1070	Hard material excavation and disposal	2 days	Aug 25 '22	Aug 26 '22																						
1071	Soil excavation , laying sheetpile and disposal	14 days	Aug 27 '22	Sep 9 '22																						
1072	Treatment of bedding	2 days	Sep 10 '22	Sep 11 '22																						
1073	Pipe laying D.I.	2 days	Sep 12 '22	Sep 13 '22																						
1074	Backfilling general fill and compaction	7 days	Sep 14 '22	Sep 20 '22																						
1075	Reinstatement	1 day	Sep 21 '22	Sep 21 '22																						
1076	Remaining Section of On Chuen Street (630m)	690 days	Sep 22 '22	Aug 11 '24	60																					
1077	RW09 (DN150) - Wo Hing Road (436m)	436 days	Jun 1 '23	Aug 9 '24																						
1078	RW60 (DN150) - Tee from RW09 (14m)	29 days	Aug 10 '24	Sep 7 '24	14																					
1079	RW40 (DN150) - Tai Wo Service Road West (420m)	450 days	Sep 8 '24	Dec 1 '25	30																					
1080	Overall testing	60 days	Dec 2 '25	Jan 30 '26																						
1081	Swabbing	15 days	Dec 2 '25	Dec 16 '25																						
1082	CCTV	15 days	Dec 17 '25	Dec 31 '25																						
1083	Hydrostatic pressure test	30 days	Jan 1 '26	Jan 30 '26																						
1084	Pipe connection and completion	30 days	Jan 31 '26	Mar 1 '26																						
1085	Planned completion for section 8	0 days	Mar 1 '26	Mar 1 '26																						
1086																										
1087	Section 9 - Conversion works to effect the supply of reclaimed water	1676 days	Jul 30 '21	Mar 1 '26																						
1088	Access Date	1 day	Jul 30 '21	Jul 30 '21																						
1089	Initial survey by stages	180 days	Jul 1 '22	Dec 27 '22																						
1090	Liaison, coordination and enabling work for conversion	300 days	Aug 1 '22	May 27 '23																						
1091	Conversion works	944 days	Aug 1 '23	Mar 1 '26																						
1092	Section 4 (Part 3) - 3 nos.	60 days	Aug 1 '23	Sep 29 '23																						
1093	Section 5 (Part 4) - 11 nos.	220 days	Dec 23 '23	Jul 29 '24																						
1094	Section 6 (Part 5) - 11 nos.	220 days	Jun 24 '24	Jan 29 '25																						
1095	Section 7 (Part 6) - 40 nos.	400 days	Aug 26 '24	Sep 29 '25																						
1096	Section 8 (Part 7) - 3 nos.	60 days	Jan 1 '26	Mar 1 '26																						
1097	Planned completion for section 9	0 days	Mar 1 '26	Mar 1 '26																						
Project: 3WSD20 Programme Date: Jun 28 '22		Task		Inactive Task		Manual Summary Rollup		External Milestone		Manual Progress																
		Split		Inactive Milestone		Manual Summary		Deadline																		
		Milestone		Inactive Summary		Start-only		Critical																		
		Summary		Manual Task		Finish-only		Critical Split																		
		Project Summary		Duration-only		External Tasks		Progress																		
Page 23																										

SITE OVERVIEW PHOTO IN THE REPORTING PERIOD




Rebar fixing work for Reclaimed Water Pumping Station



Excavation and lateral support work for Hypo-Chlorination Facilities

Appendix D

Location of Designated Noise Monitoring Station CP-KTN-NMS5



LOCATION PLAN
A1 1:10000
A3 1:20000

- © Copyright by Geotechnical Engineering Ltd.
- NOTES:
1. ALL LEVELS ARE IN REFERENCE TO METRES ABOVE THE HONG KONG PRINCIPAL DATUM (HKPD) UNLESS OTHERWISE STATED.
 2. FOR GENERAL NOTES, REFER TO 401582/BAW/GEN/001
 3. ALL DIMENSIONS ARE IN MILLIMETRES UNLESS OTHERWISE SPECIFIED.

COPYRIGHT RESERVED
THIS PRINT MAY NOT BE COPIED, TRACED, OR EXHIBITED WITHOUT PERMISSION OF THE WATER AUTHORITY.

1. THE BASE PLAN IS EXTRACTED FROM SURVEY SHEET NOS. 2-NE, 2-SW, 3-NW AND 3-SW.

- LEGEND:
- PART 1 OF THE SITE
 - PART 2 OF THE SITE
 - PART 3 OF THE SITE
 - PART 4 OF THE SITE
 - PART 5 OF THE SITE
 - PART 6 OF THE SITE
 - PART 7 OF THE SITE
 - PART M1 OF THE SITE

Revised	Date	Description	Drawn	Checked
Initial	CWC	WH	SZ	GC
Date	02/21	02/21	02/21	02/21

Approved

Contract No. 3/WSD/20

Contract Title

RECLAIMED WATER SUPPLY TO SHEUNG SHUI AND FANLING

Drawing Title
Noise Monitoring Station

Appendix E

Valid Calibration Certificates of Monitoring Equipment

Certificate of Calibration

校正證書

Certificate No. : C216479

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC21-2189)

Date of Receipt / 收件日期 : 25 October 2021

Description / 儀器名稱 : Sound Level Meter (EQ016)

Manufacturer / 製造商 : Rion

Model No. / 型號 : NL-52

Serial No. / 編號 : 00464681

Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$

Relative Humidity / 相對濕度 : $(50 \pm 25)\%$

Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 9 November 2021

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.


The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA


Tested By

測試


K P Cheuk
Project Engineer

Certified By

核證


K C Lee
Engineer

Date of Issue

簽發日期

10 November 2021

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C216479

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
2. Self-calibration was performed before the test.
3. The results presented are the mean of 3 measurements at each calibration point.
4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C210084
CL281	Multifunction Acoustic Calibrator	AV210017

5. Test procedure : MA101N.

6. Results :

- 6.1 Sound Pressure Level

- 6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Spec. (dB)
30 - 130	L _A	A	Fast	94.00	1	93.6	± 1.1

- 6.1.2 Linearity

UUT Setting				Applied Value		UUT
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
30 - 130	L _A	A	Fast	94.00	1	93.6 (Ref.)
				104.00		103.6
				114.00		113.6

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

- 6.2 Time Weighting

UUT Setting				Applied Value		UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Spec. (dB)
30 - 130	L _A	A	Fast	94.00	1	93.6	Ref.
			Slow			93.6	± 0.3

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C216479

證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L _A	A	Fast	94.00	63 Hz	67.3	-26.2 ± 1.5
					125 Hz	77.4	-16.1 ± 1.5
					250 Hz	84.9	-8.6 ± 1.4
					500 Hz	90.4	-3.2 ± 1.4
					1 kHz	93.6	Ref.
					2 kHz	94.8	+1.2 ± 1.6
					4 kHz	94.6	+1.0 ± 1.6
					8 kHz	92.6	-1.1 (+2.1 ; -3.1)
					16 kHz	85.7	-6.6 (+3.5 ; -17.0)

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L _C	C	Fast	94.00	63 Hz	92.7	-0.8 ± 1.5
					125 Hz	93.4	-0.2 ± 1.5
					250 Hz	93.6	0.0 ± 1.4
					500 Hz	93.6	0.0 ± 1.4
					1 kHz	93.6	Ref.
					2 kHz	93.5	-0.2 ± 1.6
					4 kHz	92.8	-0.8 ± 1.6
					8 kHz	90.7	-3.0 (+2.1 ; -3.1)
					16 kHz	83.7	-8.5 (+3.5 ; -17.0)

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 – 校正及檢測實驗室

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C216479

證書編號

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 17434

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value :

94 dB	: 63 Hz - 125 Hz	: ± 0.35 dB
	250 Hz - 500 Hz	: ± 0.30 dB
	1 kHz	: ± 0.20 dB
	2 kHz - 4 kHz	: ± 0.35 dB
	8 kHz	: ± 0.45 dB
	16 kHz	: ± 0.70 dB
104 dB	: 1 kHz	: ± 0.10 dB (Ref. 94 dB)
114 dB	: 1 kHz	: ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606

Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com



Certificate of Calibration

校正證書

Certificate No. : C214361
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC21-1345)

Date of Receipt / 收件日期 : 8 July 2021

Description / 儀器名稱 : Sound Calibrator (EQ082)
Manufacturer / 製造商 : Brüel & Kjær
Model No. / 型號 : 4231
Serial No. / 編號 : 2713428
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$
Line Voltage / 電壓 : ---

Relative Humidity / 相對濕度 : $(50 \pm 25)\%$

TEST SPECIFICATIONS / 測試規範

Calibration check


DATE OF TEST / 測試日期 : 24 July 2021

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
The results do not exceed manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By : 
測試 : K P Cheuk
Project Engineer

Certified By : 
核證 : K C Lee
Engineer

Date of Issue : 26 July 2021
簽發日期

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C214361
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL130	Universal Counter	C213954
CL281	Multifunction Acoustic Calibrator	AV210017
TST150A	Measuring Amplifier	C201309

- Test procedure : MA100N.

- Results :

5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.2	± 0.2
114 dB, 1 kHz	114.1		

5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	1.000 0	1 kHz ± 0.1 %	± 0.1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

Appendix F

Monitoring Schedule of the Reporting Month and Coming Month

The Reporting Monitoring Schedule (June 2022)

Date		Noise Monitoring (Leq30min)	Ecology Monitoring (Water Bird)
Wed	1-Jun-22		✓ (High Tide)
Thu	2-Jun-22		
Fri	3-Jun-22		✓ (Low Tide)
Sat	4-Jun-22		
Sun	5-Jun-22		✓ (High Tide)
Mon	6-Jun-22		
Tue	7-Jun-22		
Wed	8-Jun-22		
Thu	9-Jun-22		
Fri	10-Jun-22	✓	
Sat	11-Jun-22		✓ (Low Tide)
Sun	12-Jun-22		
Mon	13-Jun-22		
Tue	14-Jun-22		
Wed	15-Jun-22		
Thu	16-Jun-22	✓	✓ (High Tide)
Fri	17-Jun-22		
Sat	18-Jun-22		
Sun	19-Jun-22		
Mon	20-Jun-22		
Tue	21-Jun-22		
Wed	22-Jun-22	✓	
Thu	23-Jun-22		✓ (Low Tide)
Fri	24-Jun-22		
Sat	25-Jun-22		✓ (High Tide)
Sun	26-Jun-22		
Mon	27-Jun-22	✓	✓ (Low Tide)
Tue	28-Jun-22		
Wed	29-Jun-22		
Thu	30-Jun-22		✓ (High Tide)

✓	Monitoring Day
	Sunday or Public Holiday

The Coming Month Monitoring Schedule (July 2022)

Date		Noise Monitoring (Leq30min)	Ecology Monitoring (Water Bird) ^{Note}
Fri	1-Jul-22		
Sat	2-Jul-22		
Sun	3-Jul-22		
Mon	4-Jul-22		
Tue	5-Jul-22		
Wed	6-Jul-22		
Thu	7-Jul-22		✓
Fri	8-Jul-22	✓	
Sat	9-Jul-22		
Sun	10-Jul-22		
Mon	11-Jul-22		
Tue	12-Jul-22		
Wed	13-Jul-22		✓
Thu	14-Jul-22	✓	
Fri	15-Jul-22		
Sat	16-Jul-22		
Sun	17-Jul-22		
Mon	18-Jul-22		
Tue	19-Jul-22		✓
Wed	20-Jul-22	✓	
Thu	21-Jul-22		
Fri	22-Jul-22		
Sat	23-Jul-22		
Sun	24-Jul-22		
Mon	25-Jul-22		✓
Tue	26-Jul-22	✓	
Wed	27-Jul-22		
Thu	28-Jul-22		
Fri	29-Jul-22		
Sat	30-Jul-22		
Sun	31-Jul-22		

*Note:**Ecology monitoring dates are tentative and are subject to change*

✓	Monitoring Day
	Sunday or Public Holiday


Appendix G

Database of Monitoring Result

Daytime Noise Measurement Results (dB) at CP-KTN-NMS5																					
Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min, dB(A)	Corrected Leq30min dB(A)
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)		
10-Jun-22	14:35	58.9	62.4	56.3	57.5	61.8	55.7	57.8	62.1	55.9	58.6	63.2	56.8	56.1	61.9	56.2	57.1	62.3	55.7	57.8	60.8
16-Jun-22	10:32	66.2	66.6	65.5	65.8	66.6	65.2	64.5	65.5	63.4	61.4	62.9	59.3	61.4	62.7	59.7	61.1	62.6	59.5	63.9	66.9
22-Jun-22	11:25	62.5	63.5	60.5	55.8	57.0	54.0	55.0	56.0	53.5	56.6	58.0	54.5	59.6	61.5	56.5	65.9	68.5	62.5	61.1	64.1
27-Jun-22	15:02	60.0	60.9	59.1	62.4	64.9	59.9	58.8	60.8	56.6	57.6	58.5	55.9	56.2	56.6	54.2	56.6	58.2	54.6	59.2	62.2

Appendix H

Graphical Plots for Monitoring Result



Appendix I

Monthly Summary Waste Flow Table

Contract No. : 3/WSD/20

Contact Name: Reclaimed Water Supply to Sheung Shui and Fanling**Monthly Summary Waste Flow Table for _2022__ (year)**

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	0.3031	0	0	0	0.3031	0	0	0	0	0	0.0016
Feb	0.5411	0	0	0	0.5411	0	0	0	0	0	0.0019
Mar	0.8459	0	0	0	0.8459	0	0	0	0	0	0.0014
Apr	3.2205	0	0	0	3.2205	0	0	0	0	0	0.0024
May	4.1278	0	0	0	4.1278	0	0	0	0	0	0.0057
June	4.3313	0	0	0.1613	4.1700	0	0	0	0	0	0.0017
Sub-total	13.3697	0	0	0.1613	13.2084	0	0	0	0	0	0.0147
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total	13.3697	0	0	0.1613	13.2084	0	0	0	0	0	0.0147

Forecast of Total Quantities of C&D Materials to be Generated from the Contract*										
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
25.472	5.386	0	0	25.472	0	0	0	0	0	0.3885

- Notes:
- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
 - (2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
 - (3) The quantities of C&D material indicated in the half-yearly status report should be in tonnes. If the project offices do not have information on the densities of the material for the time being, they could initially adopt the following conversion factors for reporting purpose: insitu densities of rock and soil to be 2.5 tonnes/m³ and 2.0 tonnes/m³ respectively; and densities of imported rock and soil to be 2.0 tonnes/m³ and 1.8 tonnes/m³ respectively.
 - (4) Broken concrete and bitumen = 2.4 tonnes/m³
 - (5) Conversion to 1000m³ for general refuse is weight in 1000kg multiply by 0.002

Appendix J

Implementation Schedule for Environmental Mitigation Measures (ISEMM)

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
Common Mitigation Measures (Applicable to ALL Project Components, including DPs and Non-DPs)							
Construction Dust Impact							
S3.8	D1	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road is proposed to achieve dust removal efficiency of 92.1%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.7 L/m ² to achieve the respective dust removal efficiencies.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	APCO To control the dust impact to meet HKAQO and TM-EIAO
S3.8	D2	The Contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	APCO To control the dust impact to meet HKAQO and TM-EIAO
S3.8	D3	<p>Following dust suppression measures should also be incorporated by the Contractor to control the dust nuisance throughout the construction phase:</p> <ul style="list-style-type: none"> Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; A stockpile of dusty material should not extend beyond the pedestrian barriers, fencing or traffic cones; The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hard cores; When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period; 	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	APCO To control the dust impact to meet HKAQO and TM-EIAO

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		<ul style="list-style-type: none"> The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for material transport should be totally enclosed by impervious sheeting; and Every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. 					
Noise Impact (Construction Phase)							
S4.9	N1	Implement the following good site management practices: <ul style="list-style-type: none"> only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works; mobile plant should be sited as far away from NSRs as possible and practicable; and material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. 	Control construction airborne noise	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO
S4.9	N2	Install temporary site hoarding (approx. 2.4m high) located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction noise levels at low-level	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
			zone of NSRs through partial screening.				
S4.9	N3	Install movable noise barriers, full enclosure and acoustic mat, screen the noisy plants including air compressor and generator.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO
S4.9	N4	Use of "Quiet" Plant and Working Methods	Reduce the noise levels of plant items	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO
S4.9	N5	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO
Water Quality Impact (Construction Phase)							
S5.7	W1	<p>Construction Runoff</p> <p>In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN 1/94), construction phase mitigation measures should be provided and the Storm Water Pollution Control Plan is given below.</p> <p>Storm Water Pollution Control Plan</p> <ul style="list-style-type: none"> At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the Contractor prior to the commencement of construction. Diversion of natural stormwater should be provided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipment in order to avoid or minimize polluted runoff. Sedimentation tanks with sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8m3 capacities, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity shall be flexible and able to handle multiple inputs from a variety of sources and suited to applications 	Control construction runoff	Contractor	All construction sites	Construction phase	WPCO, EIAO, TM-EIAO

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		<p>where the influent is pumped.</p> <ul style="list-style-type: none"> • The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a silt/sediment trap. The silt/sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates. • The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The detailed design of the sand/silt traps should be undertaken by the Contractor prior to the commencement of construction. • Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means. • All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas. • Measures should be taken to minimize the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, it should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. • All open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. • Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. • Precautions be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff 					

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		<p>during storm events.</p> <ul style="list-style-type: none"> All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain. Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts. All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby. Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the meander, wetlands and fish ponds. 					
S5.7	W2	<p>Sewage from Workforce</p> <ul style="list-style-type: none"> Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on the construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures. 	Handling of site sewage	Contractor	All construction sites	Construction phase	WPCO, EIAO, TM-EIAO

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
Waste Management (Construction Waste)							
S7.6	WM1	<p>Waste Reduction Measures</p> <p>Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to achieve reduction:</p> <ul style="list-style-type: none"> • segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal; • proper storage and site practices to minimize the potential for damage and contamination of construction materials; • plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; • sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and • provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. 	Reduce waste generation	Contractor	All construction sites where practicable	Prior to the commencement of construction	Waste Disposal Ordinance
S7.6	WM2	Prepare Waste Management Plan and submit to the Engineer for approval	Minimize waste generation during construction	Contractor	All construction sites	Construction phase	Waste Disposal Ordinance
S7.6	WM3	<p><u>Good Site Practice</u></p> <p>The following good site practices are recommended throughout the construction activities:</p> <ul style="list-style-type: none"> • nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; • training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling; • provision of sufficient waste disposal points and regular collection for disposal; • appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; • regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; 	Minimize waste generation during construction	Contractor	All construction sites	Construction phase	Waste Disposal Ordinance
S7.6	WM4	<p><u>Storage of Waste</u></p> <p>The following recommendation should be implemented to minimize the impacts:</p>	Minimize waste from storage impacts	Contractor	All construction	Construction phase	Waste Disposal Ordinance

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		<ul style="list-style-type: none"> waste such as soil should be handled and stored well to ensure secure containment; stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; different locations should be designated to stockpile each material to enhance reuse; 			sites		
S7.6	WM5	Collection and Transportation of Waste The following recommendation should minimize the impacts: <ul style="list-style-type: none"> remove waste in timely manner; employ the trucks with cover or enclosed containers for waste transportation; obtain relevant waste disposal permits from the appropriate authorities; and disposal of waste should be done at licensed waste disposal facilities. 	Minimize waste from storage impacts	Contractor	All construction sites	Construction phase	Waste Disposal Ordinance
S7.6	WM6	Excavated and C&D Material Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public filling areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&D materials: <ul style="list-style-type: none"> maintain temporary stockpiles and reuse excavated fill material for backfilling; carry out on-site sorting; deliver surplus artificial hard materials to Tuen Mun Area 38 recycling plant or its successor for recycling into subsequent useful products; make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; implement a recording system for the amount of waste generated, recycled and disposed of for checking; Standard formwork should be used as far as practicable in order to minimize the arising of C&D waste. The use of more durable formwork (e.g. metal hoarding) or plastic facing should be encouraged in order to enhance the possibility of recycling. The purchasing of construction materials should be carefully planned in order to avoid over ordering and wastage. Wheel wash facilities have to be provided at the site entrance before the trucks leaving the works area.	Minimize waste impacts from excavated and C&D materials	Contractor	All construction sites	Construction phase	<ul style="list-style-type: none"> Land (Miscellaneous Provisions) Ordinance Waste Disposal Ordinance ETWB TCW No. 19/2005
S7.6	WM8	Chemical Waste <ul style="list-style-type: none"> If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste Contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical 	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	Construction phase	<ul style="list-style-type: none"> Waste Disposal (Chemical Waste) General Regulation Code of Practice on the Packaging, Labelling and

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.					Storage of Chemical Waste
S7.6	WM9	General Waste <ul style="list-style-type: none"> General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling. Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean. A reputable waste collector should be employed to remove general refuse on a daily basis. 	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	Construction phase	<ul style="list-style-type: none"> Waste Disposal Ordinance
S7.6	WM10	Sewage <ul style="list-style-type: none"> The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability, site condition and activities. Regularly collection by licensed collectors should be arranged to minimize potential environmental impacts. 	Minimize production of sewage impacts	Contractor	All construction sites	Construction phase	<ul style="list-style-type: none"> Waste Disposal Ordinance
S7.6	WM11	Topsoil reuse – Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. This is considered a general measure for good site practice.	Good site practice	Contractor / Project Proponent	Onsite	Construction Phase	<ul style="list-style-type: none"> ETWB Technical Circular (Works) No.29/2004
Landscape and Visual (Construction)							
S.12.9 MM3	LV5	Open Space Provision - the principles adopted in the RODP planning ensure that public open space systems are incorporated. All requirements for open space areas stipulated in the planning documents for the formulation of the Preliminary Layout Plan should be adhered to.	Reprovision of open space. Enhance visual amenity of the area and improve the overall landscape character	Government Developer / Detailed Design Consultant / Contractor	Onsite as stipulated in the planning documents for the formulation of the Preliminary Layout Plan	Prior to Construction and Construction Phase	Hong Kong Planning Standards and Guidelines (HKPSG) issued by the Planning Department (As at Aug 2011); Sustainable Building Design Guidelines
S.12.9 MM4	LV6	Tree Protection & Preservation – Existing trees to be retained within the Project Site should be carefully protected during construction. In particular OVTs will be preserved according to ETWB Technical Circular (Works) No. 29/2004. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to	Protect and Preserve Trees	Government Developer / Detailed Design Consultant / Contractor	Onsite as stipulated in the planning documents for the formulation of	Prior to Construction and Construction Phase	ETWB Technical Circular Works (TCW) No. 29/2004 and 3/2006


EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		<p>undertaking any works adjacent to all retained trees, including trees in Contractor's works areas.</p> <p>A detailed tree survey will be carried out for the Tree Removal Application (TRA) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which trees should be retained, transplanted or felled and will include details of tree protection measures for those trees to be retained.</p>			the Preliminary Layout Plan		
S.12.9 MM5	LV7	<p>Tree Transplantation – Trees unavoidably affected by the Project works should be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery as far as possible. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, where applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme.</p> <p>A detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBTC 2/2004 and 3/2006 and final locations of transplanted trees should be agreed prior to commencement of the work.</p> <p>For trees associated with highways e.g. roadside planting along highways, that are unavoidably affected and should be transplanted, HyD HQ/GN/13 'Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit' should be referred to.</p>	Transplant Trees where suitable for transplantation	Government Developer / Detailed Design Consultant / Contractor	Onsite where possible. Otherwise consider offsite locations	Prior to Construction, Construction Phase & Maintenance in Operation Phase	ETWB TCW 3/2006 and 2/2004 HyD HQ/GN/13 Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit
S.12.9 MM7	LV9	<p>Compensatory Planting – Compensatory tree planting for felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Removal Application process under ETWBTC 3/2006.</p> <p>Compensatory planting is proposed at the potential open areas such as open spaces, amenity areas, open areas of the streetscapes, as well as the open areas within development lots.</p> <p>Compensatory planting for shrubs should be considered in suitable locations. Native species such as <i>Melastoma malabathricum</i>, <i>Diospyros vaccinioides</i>, <i>Gardenia jasminoides</i>, <i>Ixora chinensis</i>, <i>Ligustrum sinense</i>, <i>Litsea rotundifolia</i>, <i>Melastoma dodecandrum</i>, <i>Atalantia buxifolia</i>, <i>Rhodomyrtus tomentosa</i>, <i>Rhaphiolepis indica</i>, and <i>Rhododendron simsii</i> are suggested.</p>	Compensate for trees and shrubs lost due to the Project.	Government Developer / Detailed Design Consultant / Contractor	Onsite where possible. Otherwise consider offsite locations	Prior to Construction, Construction Phase & Maintenance in Operation Phase	ETWB TCW 3/2006 and 2/2004
S.12.9 MM9	LV11	Vertical Greening – Planting of climbers to grow up vertical surfaces were appropriate (e.g. building edges, piers).	Soften hard surfaces and	Project Proponent /	On appropriate	Prior to Construction,	ETWB TCW No. 11/2004 – Cyber

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
			facilities	Detailed Design Consultant / Contractor / Maintenance Authority	structures	Construction Phase & Maintenance in Operation Phase	Manual for Greening
S.12.9 MM10	LV12	Green Roof – Roof greening where appropriate should be established on proposed buildings as per the guidelines stated. These guidelines provide further details including information regarding structural loading, design, maintenance, etc. considerations as well as providing information on what types of plants might be suitable.	Reduce exposure to untreated concrete surfaces and particularly mitigate visual impact to VSRs at high levels. Provide greening.	Project Proponent / Detailed Design Consultant / Contractor / Maintenance Authority	On appropriate buildings	Prior to Construction, Construction Phase & Maintenance in Operation Phase	CIBSE HK Branch, Technical Guidelines for Green Roof Systems in Hong Kong (2011); ArchSD/Urbis Study on Green Roof Application in HK (2007)
S.12.9 MM11	LV13	Screen Planting – Tall screen/buffer trees and shrubs should be planted. This measure may additionally form part of the compensatory planting.	To screen proposed structures such as roads and buildings. Improve compatibility with the surrounding environment and create a pleasant pedestrian environment	Government / Developer / Detailed Design Consultant / Contractor	Along roads, around suitable built structures, or around VSRs to contain their view out to the NDA Maintenance and create a pleasant Contractor structures	Prior to Construction, Construction Phase & Maintenance in Operation Phase	ETWBTC 3/2006
S12.9 MM14.5	LV20	Screen Hoarding – Screen hoarding shall be erected along areas of the construction works site boundary where the works site borders publically accessible routes and/or is close to visually sensitive receivers (VSRs). It is proposed that the screening be compatible with the surrounding environment and where possible, nonreflective, recessive colours be used. Any works areas near the ecological sensitive areas should erect 2m high dull green site boundary fence. Details can refer to the ecological impact assessment (Chapter 13 of the EIA report).	To screen undesirable views of the works site.	Contractor	Throughout NDAs	Construction Phase	
S12.9	LV21	Light Control – Construction day and night time lighting should be controlled to	To minimize glare	Government /	Throughout	Construction	

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
MM14.6		minimize glare impact to adjacent VSRs during the Construction phase. Street and night time lighting shall also be controlled to minimize glare impact to adjacent VSRs during the operation phase.	impact to adjacent VSRs	Developer / Contractor	NDA's	and Operation Phases	
Ecology (Construction Phase)							
S.13.9	E13	Review design and construction methods for bridges, especially those on the Sheung Yue and tidal Ng Tung Rivers, and adopt measures which minimize impacts on rivers and disturbance and fragmentation impacts on fauna. No construction during ardeid breeding season (1 March to 31 July) along Sheung Yue River north and east of KTN area D1-5 and east of D1-9 and C2-3 and restriction of working hours on new pedestrian bridges over the Sheung Yue River and tidal Ng Tung River to 09.00 to 17.30 during the ardeid breeding season (1 March to 31 July). Provision of alternative foraging habitat along main river channels for large waterbirds.	Minimize impacts on rivers and disturbance and fragmentation impacts on fauna.	Project Proponent / Detailed Design Consultant / Contractor	Along and within the Sheung Yue, Ng Tung and Shek Sheung Rivers	Detailed design and construction phases.	TM-EIAO.
S.13.9	E16	Creation of Green Corridors along the Sheung Yue, Ng Tung and Shek Sheung Rivers, retention and provision of screen plantings where feasible; provision of Open Space areas and development areas along river corridors; Design and erection of 2m high solid dull green site barrier fence between river channel and any active works area along or adjacent to Ng Tung, Sheung Yue and Shek Sheung Rivers. Ng Tung, Sheung Yue and Shek Sheung Rivers screen planting.	Minimize disturbance to waterbirds using Ng Tung, Sheung Yue and Shek Sheung River channels.	Detailed Design Consultant / Contractor	Ng Tung, Sheung Yue and Shek Sheung Rivers	Detailed design and construction phases.	TM-EIAO.
S.13.9	E19	Use opaque, non-transparent, non-reflective noise barriers for all construction sites. Unnecessary lighting should be avoided.	Minimize mortality impacts on birds.	Contractor	All construction sites	Construction phase.	TM-EIAO.

Appendix K

Site Temporary Drainage Plan in the Reporting Period



Appendix L

Waterbirds Survey Report for the Reporting Month



**WSD Contract No. 3/WSD/20 - Reclaimed Water Supply to
Sheung Shui and Fanling - Provision of EM&A (Ecological)
Monitoring**

Monthly Report for June 2022
(Issue 1)



Job Ref.: 21/2063/582 AUES-SWHTSE
Date: 11th July 2022

WSD Contract No. 3/WSD/20 - Reclaimed Water Supply to Sheung Shui and Fanling - Provision of EM&A (Ecological) Monitoring

Monthly Report for June 2022

(Issue 1)

July 2022

	Name	Signature
Prepared by:	Nicholas Tam	
Reviewed by:	Ida Yu	
Date:	11th July 2022	

CONTENTS

1	Introduction	1
2	Monitoring Methodology	1
3	Analytical methodology	2
4	Results	3
5	Analysis	4
6	Observations	5
7	References	5

LIST OF TABLES

Table 1	Ecological Monitoring Stations
Table 2	Representative Waterbirds
Table 3	Action and Limit Levels and Responses to Evidence of Disturbance to Waterbirds using Ng Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase
Table 4	Weather Conditions and Tidal Information of Survey Dates in the Reporting Month
Table 5	Total Bird Species and Abundance at Point Count Locations in the Reporting Month
Table 6	Abundance of Representative Waterbirds at Point Count Locations in the Reporting Month
Table 7	T-test Result for Waterbirds in the Reporting Month
Table 8	Observations during the Ecological Monitoring in the Reporting Month

LIST OF APPENDICES

Appendix A	Recorded Bird Species and their Abundance in the Reporting Month
Appendix B	Total Waterbird Abundance from Point Count
Appendix C	Abundance of Representative Waterbirds from Point Count

LIST OF FIGURES

Figure 1	Transect and Point Count Locations
Figure 1a	Transect and Point Count Locations (Zoomed In)

1 INTRODUCTION

- 1.1 According to Section 12.3.2.5 of “Updated EM&A Manual for Advance And First Stage Works of Kwu Tung North and Fanling North New Development Areas”, monitor of measures to minimise disturbance to waterbirds on Ng Tung, Sheung Tue and Shek Sheung Rivers is required.
- 1.2 aec Ltd. has been appointed by Action-United Environmental Services & Consulting (AUES) to conduct weekly transect bird surveys at high and low tides along Ng Tung River, Sheung Yue River and Shek Sheung River; and identify sources of actual and potential disturbances to birds due to construction activities of WSD Contract No. 3/WSD/20 – Reclaimed Water Supply to Sheung Shui and Fanling. As instructed by the Contractor, the commencement date of the survey was in the week of 10th January 2022. This monthly report summarises the monitoring findings in June 2022.

2 MONITORING METHODOLOGY

- 2.1 The survey methodology references the methodology stated in approved Baseline Monitoring Report (Ecology) (Version 1) (prepared by Cinotech Consultants Limited (2019)) under “Contract No. SPW 08/2019 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1”. Three transects and seven point count locations were selected within the 500m boundary of Ng Tung, Sheung Yue and Shek Sheung River. These locations are shown in **Figure 1** and summarized in **Table 1**.

Table 1 Ecological Monitoring Stations

Monitoring Stations	Descriptions	Influenced by Tidal Action
Transect T1	Along Ng Tung River	No
Transect T2		
Point Count Location P1		
Point Count Location P2		
Point Count Location P3		
Point Count Location P4		
Point Count Location P5	At Shek Sheung River (Low-flow Channel)	No
Transect T3	Along Shek Sheung River & Sheung Yue River	Yes
Point Count Location P6	At Shek Sheung River	Yes
Point Count Location P7	At Intersection between Sheung Yue and Shek Sheung River	Yes

- 2.2 Surveys were conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station).
- 2.3 All avifauna species that were seen or heard were identified and quantified along transects and at point count locations. Survey data would be recorded continuously by the surveyor as they walk along the transects, while survey data of each point count location would be collected for 5-minutes after surveyor reaches the designated point count location. During the surveys, the utilisation of Ng Tung River, Sheung Yue River and Shek Shui River and their immediate environs/habitats by waterbirds will be focused. For comparison and data analysis, the transect routes and point count locations follows Figure 1 of the approved Baseline Monitoring Report (Ecology) (Version 1). Locations of T1, T2, and P1 to P4 were adjusted to the opposite side of Ng Tung River as the original transects were inaccessible due to various construction projects.

- 2.4 Noticeable behaviours such as breeding, nesting, roosting, feeding and presence of recently fledged juveniles were recorded and reported. In the case which such behaviours were observed for species of conservation importance, the Resident Engineer (RE), the Contractor and the Independent Environmental Checker (IEC) would be immediately notified after the survey such that the Contractor could review the current construction programme and minimize disturbances due to construction activities.
- 2.5 Weather conditions, tidal information, time of the survey and other noticeable activities occurring within the vicinity of the survey area were recorded.

3 ANALYTICAL METHODOLOGY

- 3.1 Total number of waterbirds and six representative waterbird species (listed in **Table 2**) are used as an indicator of the level disturbance to waterbirds at each of the survey location. Species listed as wetland-dependant according to Carey *et al.* (2001) are defined as waterbirds. A significant decline in the abundance of all or representative waterbirds would indicate a high level of disturbance.

Table 2 Representative Waterbirds

Common Name	Species Name	Chinese Name
Chinese Pond Heron	<i>Ardeola bacchus</i>	池鷺
Eastern Cattle Egret	<i>Bubulcus coromandus</i>	牛背鷺
Grey Heron	<i>Ardea cinerea</i>	蒼鷺
Great Egret	<i>Ardea alba</i>	大白鷺
Little Egret	<i>Egretta garzetta</i>	小白鷺
Great Cormorant	<i>Phalacrocorax carbo</i>	普通鸕鶿

- 3.2 Survey data from each month is compared to the baseline monitoring data. When a decline in the total number of Waterbirds or the number of the representative Waterbird species is recorded the survey data would be compared to the baseline data (from Shek Wu Hui Effluent Polishing Plant Baseline Monitoring Report (Ecology) by Cinotech Consultants Limited, 2019) using a two-sample one-tailed Student's t-test assuming unequal variance to analyse whether the decline is significant.

If the collected data for the reporting month shows a significant difference at the 95% confidence level, the action level will be triggered. If the collected data for the reporting month shows a significant difference at the 99% confidence level, the limit level is triggered and corresponding suggestions would be given to minimize the disturbances according to **Table 3**.

Table 3 Action and Limit Levels and Responses to Evidence of Disturbance to Waterbirds using Ng Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase

Action Level	Response	Limit Level	Response
Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause(s) and if cause(s) identified as related to NDAs project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause(s) and if cause(s) identified as related to the NDAs project instigate remedial action. Review and adjust project's Long Valley Nature Park (LVNP) management measures

Action Level	Response	Limit Level	Response
			to improve conditions for affected species.
Decline in numbers of any one Waterbird species occurring in significant numbers* during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause(s) and if cause(s) identified as related to NDAs project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of any one Waterbird species occurring in significant numbers* during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause(s) and if cause(s) identified as related to the NDAs project instigate remedial action. Review and adjust project's LVNP management measures to improve conditions for affected species.

Note: Whether numbers are significant depend on species and season after collection and evaluation of baseline survey data.

- 3.3 In order to increase the sample size and reduce the random error on each survey day, survey data would be collectively analysed on a monthly basis. The collective data of each month is also compared to the baseline data of the respective month and season instead of the entire data set, to account for the seasonal variation in the abundance of waterbirds. In this study, the Winter season is defined as October to March, while the Summer season is defined as April to September.

4 RESULTS

- 4.1 The weather conditions and tide levels on the survey dates are listed in the table below.

Table 4 Weather Conditions and Tidal Information of Survey Dates in the Reporting Month

High Tide				Low Tide			
Date	Time	Tide (m)	Weather	Date	Time	Tide (m)	Weather
1-Jun-22	9:15	2.5	Sunny	3-Jun-22	16:00	1.47	Cloudy
5-Jun-22	15:00	2.2	Sunny	11-Jun-22	15:00	1	Rainy
16-Jun-22	14:00	1.7	Cloudy	12-Jun-22	13:30	1.1	Cloudy
25-Jun-22	11:00	1.65	Sunny	23-Jun-22	11:00	1.23	Sunny
30-Jun-22	14:00	1.75	Rainy	27-Jun-22	14:00	1.03	Cloudy

- 4.2 Abundance and diversity of total bird species and key species are summarized in **Tables 5** and **6** respectively. Detailed list of avifauna recorded is provided in **Appendix A**.

Table 5 Total Bird Species and Abundance at Point Count Locations in the Reporting Month

Category	Number of Species	Abundance
All Avifauna	28	811
Waterbirds	9	147

Table 6 Abundance of Representative Waterbirds at Point Count Locations in the Reporting Month

Common Name	Species Name	Chinese Name	Abundance
Chinese Pond Heron	<i>Ardeola bacchus</i>	池鷺	38
Eastern Cattle Egret	<i>Bubulcus coromandus</i>	牛背鷺	4
Grey Heron	<i>Ardea cinerea</i>	蒼鷺	7
Great Egret	<i>Ardea alba</i>	大白鷺	19
Little Egret	<i>Egretta garzetta</i>	小白鷺	69

Common Name	Species Name	Chinese Name	Abundance
Great Cormorant	<i>Phalacrocorax carbo</i>	普通鸕鷀	0

5 ANALYSIS

- 5.1 The result of Student's t-test for all waterbirds and representative waterbirds are compiled in **Table 7** respectively. Further details are provided in **Appendices B** and **C**.

Table 7 T-test Result for Waterbirds in the Reporting Month

Category	Monthly					Seasonal				
	T-value	df	p	Action Level	Limit Level	T-value	df	p	Action Level	Limit Level
All Waterbirds	-3.883	11	0.001	*	*	-3.833	7	0.003	*	*
Chinese Pond Heron	-5.612	9	0.000	*	*	-4.269	6	0.003	*	*
Eastern Cattle Egret	-2.597	11	0.012	*		-2.629	31	0.007	*	*
Grey Heron	No decline					No decline				
Great Egret	No decline					No decline				
Little Egret	-2.942	7	0.011	*		-2.656	5	0.023	*	
Great Cormorant	No decline					No decline				

* = level triggered

- 5.2 The decline in the number of waterbirds, Chinese Pond Heron, Eastern Cattle Egret have triggered the Limit Level for the seasonal comparison, while decline in number of Little Egrets have triggered the Action Level in both monthly and seasonal comparison.
- 5.3 As stated in the report of previous months, 42 Chinese Pond Herons and 64 Little Egrets have been recorded from the surveyed transects, showing that a considerable number of Chinese Pond Herons and Little Egrets are still active within the survey area, and are simply excluded from the analysis. Although only 4 Eastern Cattle Egrets were recorded from surveyed transects, a disturbance that only causes Eastern Cattle Egrets to avoid the study area is unlikely. Thus the drastic drop in numbers specifically for Eastern Cattle Egrets should be attributed to external factors such as population dynamics.
- 5.4 Additionally, as suggested in previous reporting months, the change in habitats of Long Valley Nature Park (e.g. maintenance of shallow water in the reprofiled agricultural land or low-lying areas) attracting more birds to be active within LVNP instead of the Study Area. This hypothesis is supported by the accounts of the surveyor, who observed a number of ardeids in flight above LVNP, which are excluded from both the point count and transect counts due to extent of the Study Area. In addition, the tidal influence of the Rivers may restrict the availability of foraging and roosting sites for the waterbirds. This may further encourage the waterbirds utilising the more attractive habitats in the nearby LVNP.
- 5.5 Given that the anthropogenic activities recorded were similar to the previous month, and no large instances of disturbance caused by the construction works of the project were recorded by the surveyor, it is suggested that the decline in numbers of waterbird and representative species are not related to the construction works.
- 5.6 Monitoring work will be continued next month to evaluate any construction impact on waterbirds. The construction site should continue keeping the best site practice in noise control to minimize disturbance caused to waterbirds.

6 OBSERVATIONS

6.1 Waterbird behavior observed during ecological monitoring is listed below:

- Flying
- Resting
- Foraging

6.2 The anthropogenic activities observed during ecological monitoring is listed in **Table 8**

Table 8 Observations during the Ecological Monitoring in the Reporting Month

Location	Observations
T1 (PC1, PC2)	Fishing, remote boating
T2 (PC3, PC4)	Fishing
T3 (PC6, PC7)	Fishing

7 REFERENCES

Carey, G.J., Chalmers, M.L., Diskin, D.A., Kennerley, P.R., Leader, P.J., Leven, M.R., Lewthwaite, R.W., Melville, D.S., Turnbull, M., and Young, L. 2001. The Avifauna of Hong Kong. Hong Kong Bird Watching Society, Hong Kong.

Cinotech Consultants Limited. 2019. Contract No. SPW 08/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 Baseline Monitoring Report (Ecology) (Version 1). Accessed from https://shekwuhui.cinotech.hk/?page_id=24 in Jan 2022.

Appendix A Recorded Bird Species and their Abundance in the Reporting Month

Common Name	Chinese Name	Scientific Name	Waterbird	Point Count Abundance	Transect Abundance
Chinese Pond Heron	池鷺	<i>Ardeola bacchus</i>	Y	38	+++++
Eastern Cattle Egret	牛背鷺	<i>Bubulcus coromandus</i>	Y	4	+
Grey Heron	蒼鷺	<i>Ardea cinerea</i>	Y	7	+
Great Egret	大白鷺	<i>Ardea alba</i>	Y	19	++
Little Egret	小白鷺	<i>Egretta garzetta</i>	Y	69	+++++
Black Kite	黑鷲	<i>Milvus migrans</i>	N	1	+
White-breasted Waterhen	白胸苦惡鳥	<i>Amaurornis phoenicurus</i>	Y	2	+
Common Sandpiper	磯鶺	<i>Actitis hypoleucos</i>	Y		+
Spotted Dove	珠頸斑鳩	<i>Spilopelia chinensis</i>	N	67	+++++
Greater Coucal	褐翅鴉鵂	<i>Centropus sinensis</i>	N		+
Asian Koel	噪鵲	<i>Eudynamis scolopaceus</i>	N	24	+++
White-throated Kingfisher	白胸翡翠	<i>Halcyon smyrnensis</i>	Y	5	+
Common Kingfisher	普通翠鳥	<i>Alcedo atthis</i>	Y	2	+
Pied Kingfisher	斑魚狗	<i>Ceryle rudis</i>	Y	1	+
Long-tailed Shrike	棕背伯勞	<i>Lanius schach</i>	N		+
Black Drongo	黑卷尾	<i>Dicrurus macrocercus</i>	N		+
Red-billed Blue Magpie	紅嘴藍鵲	<i>Urocissa erythrorhyncha</i>	N		+
Oriental Magpie	喜鵲	<i>Pica serica</i>	N	5	+
Collared Crow	白頸鴉	<i>Corvus torquatus</i>	Y		+
Cinereous Tit	蒼背山雀	<i>Parus cinereus</i>	N	4	+++
Red-whiskered Bulbul	紅耳鶇	<i>Pycnonotus jocosus</i>	N	44	++++
Chinese Bulbul	白頭鶇	<i>Pycnonotus sinensis</i>	N	18	+++
Barn Swallow	家燕	<i>Hirundo rustica</i>	N	33	+++
Yellow-bellied Prinia	黃腹鷦鶯	<i>Prinia flaviventris</i>	N	16	+++
Plain Prinia	純色鷦鶯	<i>Prinia inornata</i>	N	1	+
Common Tailorbird	長尾縫葉鶯	<i>Orthotomus sutorius</i>	N	13	++
Masked Laughingthrush	黑臉噪鵲	<i>Pterorhinus perspicillatus</i>	N	20	+++++
Swinhoe's white-eye	暗綠繡眼鳥	<i>Zosterops simplex</i>	N	10	++++
Crested Myna	八哥	<i>Acridotheres cristatellus</i>	N	301	+++++
Black-collared Starling	黑領棕鳥	<i>Gracupica nigricollis</i>	N	52	+++++
White-shouldered Starling	灰背棕鳥	<i>Sturnia sinensis</i>	N		+
Oriental Magpie Robin	鵲鴝	<i>Copsychus saularis</i>	N	8	++
Eurasian Tree Sparrow	樹麻雀	<i>Passer montanus</i>	N	30	++
Scaly-Breasted Munia	斑文鳥	<i>Lonchura punctulata</i>	N	3	+
White Wagtail	白鵲鴝	<i>Motacilla alba</i>	N	14	++
Total Point Count Abundance				811	
Total Waterbirds				147	

For transect abundance, +: 1-10, ++: 11-20, +++: 21-30, ++++: 31-40, +++++: >40

Appendix B Total Waterbird Abundance from Point Count

Survey Information				Number of Waterbirds	
Week	Date	Time	Tide Level	Individuals Recorded	Total
1	1-Jun-22	9:15	High	9	24
	3-Jun-22	16:00	Low	15	
2	5-Jun-22	15:00	High	13	42
	11-Jun-22	15:00	Low	29	
3	12-Jun-22	13:30	Low	17	33
	16-Jun-22	14:00	High	16	
4	23-Jun-22	11:00	Low	19	23
	25-Jun-22	11:00	High	4	
5	27-Jun-22	14:00	Low	21	25
	30-Jun-22	14:00	High	4	
				Survey Average	29.4
				June Average	50.33
				Summer Average	45.34

Appendix C Abundance of Representative Waterbirds from Point Count

Representative Species		Recorded Abundance (Jun 2022)						Baseline	
Common Name	Species Name	Week 1	Week 2	Week 3	Week 4	Week 5	Average	June Average	Summer Average
Chinese Pond Heron	<i>Ardeola bacchus</i>	2	11	12	7	6	7.6	20.33	16.18
Eastern Cattle Egret	<i>Bubulcus coromandus</i>	2	0	0	2	0	0.8	4	3.32
Grey Heron	<i>Ardea cinerea</i>	3	1	1	1	1	1.4	0	0.55
Great Egret	<i>Ardea alba</i>	5	5	5	1	3	3.8	2.89	2.61
Little Egret	<i>Egretta garzetta</i>	10	23	13	10	13	13.8	22	20.53
Great Cormorant	<i>Phalacrocorax carbo</i>	0	0	0	0	0	0	0	0

Appendix D Survey Photos






Photo 1 Works from other projects at P3	Photo 2 Works from other projects at T2
	
Photo 3 Site Condition at P1	Photo 4 Fishing Activities at P3
	
Photo 5 Remote Boating at P1	Photo 6 Great Egret at T2
	

Figure 1

Transect and Point Count Location



- Proposed Shek Wu Hui Water Reclamation Plant
- 500m Survey Boundary
- Proposed Retained Water Mains
- Walk Transects
- Point Count Locations



Project Title:

WSD Contract No. 3/WSD/20 -
Reclaimed Water Supply to Sheung Shui and Fanling -
Provision of EM&A (Ecological) Monitoring


Figure Title:

Transect and Point Count Locations

Drawn by:	NT	Scale:	1:14,500	on A3
Checked By:	NT	Date:	5 July 2022	
Approved by:	IV			
Figure Number:	Figure 1			Revision: 2

Figure 1a

Transect and Point Count Location (Zoomed In)



Proposed Shek Wu Hui Water Reclamation Plant

500m Survey Boundary

Proposed Retained Water Mains

Walk Transect

Point Count Locations

ecology

biodiversity

landscape

aec

Project Title:

WSD Contract No. 3/WSD/20 -
Reclaimed Water Supply to Sheung Shui and Fanling -
Provision of EM&A (Ecological) Monitoring

Figure Title:

Transect and Point Count Locations (zoomed in)

Drawn by:	NT	Scale:	1:6,000	on A3
Checked By:	NT	Date:	5 July 2022	
Approved by:	IV			
Figure Number:	Figure 1a			Revision: 2