



JOB No.: TCS01216/21

**WSD Contract No.: 3/WSD/20 -
Reclaimed Water Supply to Sheung Shui and Fanling**

**MONTHLY ENVIRONMENTAL MONITORING & AUDIT
REPORT (NO.14) – JANUARY 2023**

**PREPARED FOR
WATER SUPPLIES DEPARTMENT**

Quality Index

Date	Reference No.	Prepared By	Approved By
9 February 2023	TCS01216/21/600/R0066v1	 Martin Li Environmental Consultant	 TW Tam Environmental Team Leader

Version	Date	Description
1	9 February 2023	First Submission



NATURE & TECHNOLOGIES (HK) LIMITED

科 技 環 保 (香 港) 有 限 公 司

Unit 1102, 11/F, 88 Gloucester Road, Wan Chai, Hong Kong

香港灣仔告士打道 88 號 11 樓 1102 室

Tel 電話: (852) 2877 3122 Fax 傳真: (852) 2511 0922

Email 電郵 : enquiry@nt.com.hk Website 網址 : <http://www.nt.com.hk>

Date: 14th February 2023

Project Manager
Water Supplies Department
Immigration Tower, 7 Gloucester Road,
Wan Chai, Hong Kong
Attn: Mr. Tim Wong

Dear Sir,

Agreement No. CE67/2017(W5)

Reclaimed Water Supply to Sheung Shi and Fanling – Investigation, Design and Construction

Independent Environmental Checker (IEC) Services for

Shek Wu Hui Water Reclamation Plant under Contract No. 3/WSD/20

Monthly EM&A Monitoring Report for January 2023

We refer to the monthly EM&A Report for January 2023 for WSD Contract No.: 3/WSD/20 – Reclaimed Water Supply to Sheung Shui and Fanling certified by the Environmental Team Leader on 9th February 2023. Please note we have no adverse comments on the captioned submission. The captioned submission is hereby verified in accordance with the requirement stipulated in Condition 3.4 of Environmental Permit No. FEP-01/470/2013.

Should you have any query, please feel free to contact the undersigned at 6113 2368.

Yours Sincerely,

Vega Wong

Independent Environmental Checker

c.c.

- ET Leader — AUES (Attn: Mr. T.W. Tam) [by Email: twtam@fordbusiness.com]
- Resident Engineer – Binnies Hong Kong Limited (Attn: Mr. Chester Chan) [by Email: chancw@binnies.com]

EXECUTIVE SUMMARY

- ES.01 Water Supplies Department (WSD) is the Project Proponent and the Permit Holder of **Reclaimed Water Supply to Sheung Shui and Fanling** (hereinafter referred as “the Contract Works”), which is a Designated Project to be implemented under Further Environmental Permit number FEP-01/470/2013 (hereinafter referred as “the FEP-01/470/2013” or “the FEP”).
- ES.02 In according with the Updated EM&A Manual stipulation and the location of Contract Works, only construction noise monitoring and waterbird of ecological monitoring are required during the construction phase of the Contract Works.
- ES.03 As part of the EM&A programme, Baseline Monitoring Report which determined Action and Limit Levels (A/L Levels) based on the baseline data, has been verified by Independent Environmental Checker (IEC) and submitted to EPD endorsement on **24 November 2021**. Also, construction activities under the Contract Works were commenced on **7 December 2021**.
- ES.04 This is the **14th** monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from **1** to **31 January 2023** (hereinafter ‘the Reporting Period’).

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

- ES.06 Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Table ES-1 Environmental monitoring activities in the Reporting Period

Environmental Aspect	Environmental Monitoring Parameters / Inspection	Total Occasions during Reporting Period
Construction Noise	$L_{eq(30min)}$ Daytime	5
Ecology	Waterbirds	4
Site Inspection / Audit	ET, the Contractor and RE joint site Environmental Inspection	4

BREACH OF ACTION AND LIMIT (A/L) LEVELS

- ES.07 In the Reporting Period, no construction noise limit level exceedance construction noise was recorded and no noise complaint (i.e. Action Level) was received. No action and limit level exceedance for waterbirds survey was recorded in the Reporting Period. No Notifications of Exceedances (NOEs) was issued to the Resident Engineer (RE), IEC and the Main Contractor. The statistics of environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Table ES-2 Breach of Action and Limit (A/L) Levels in the Reporting Period

Environmental Aspect	Monitoring Parameters	Action Level	Limit Level	Event & Action		
				NOE Issued	Investigation	Corrective Actions
Construction Noise	$L_{eq(30min)}$ Daytime	0	0	0	0	0
Ecology	Waterbirds Abundance	0	0	0	0	0

ENVIRONMENTAL COMPLAINT

- ES.08 No environmental complaint was recorded or received in this Reporting Month. The statistics of environmental complaint are summarized in the following table.

Table ES-3 Environmental Complaint Summaries in the Reporting Month

Reporting Period	Environmental Complaint Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 31 January 2023	0	0	NA

- ES.09 In addition, no complaint received and emergency events relating to violation of environmental legislation for illegal dumping and landfilling were received.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

- ES.10 No environmental summons or successful prosecution was recorded in this Reporting Month. The statistics of summons or successful prosecutions are summarized in the following tables.

Table ES-4 Environmental Summons Summaries in the Reporting Month

Reporting Period	Environmental Summons Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 31 January 2023	0	0	NA

Table ES-5 Environmental Prosecution Summaries in the Reporting Month

Reporting Period	Environmental Prosecution Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 31 January 2023	0	0	NA

REPORTING CHANGE

- ES.11 No report change in the reporting period.

SITE INSPECTION

- ES.12 Weekly site inspections to evaluate the site environmental performance have been carried out by the RE, ET and the Main Contractor on **5, 13, 17 and 27 January 2023**. No non-compliance was noted during the site inspection.
- ES.13 No site visit was undertaken by EPD within the Reporting Period. IEC inspection was conducted on 31 January 2023.

FUTURE KEY ISSUES

- ES.14 Construction of reinforced concrete structure of ReWPS and HCF will still be the major construction work in the coming month. Noise mitigation measures such as using soft face hammer for hammering work and erect barrier for wood/steel bar cutting machines were recommended to reduce noise impact generated from rebar fixing and formwork erection work. In addition, the Contractor should pay attention to potential water quality impact from concreting works and implement measure to collect spilt cement/concrete washings during concreting works.
- ES.15 As the coming month will be dry season, the Contractor was general reminded to paid attention to air quality mitigation measures such as regularly water at dry haul road and cover any stockpile on site when not in use to reduce dust generation.
- ES.16 Details of the future issues in the coming month are described in Section 9.4.

TABLE OF CONTENTS

1.	INTRODUCTION	1
1.1	BACKGROUND	1
1.2	REPORT STRUCTURE	2
2.	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	3
2.1	PROJECT ORGANIZATION	3
2.2	CONSTRUCTION PROGRESS	4
2.3	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	4
3.	SUMMARY OF IMPACT MONITORING REQUIREMENTS	6
3.1	GENERAL	6
3.2	REQUIREMENT OF CONSTRUCTION NOISE MONITORING	6
3.3	LOCATION OF CONSTRUCTION NOISE IMPACT MONITORING	6
3.4	ACTION AND LIMIT LEVEL FOR CONSTRUCTION NOISE	6
3.5	NOISE MONITORING METHODOLOGY	7
3.6	MONITORING PROCEDURE	7
3.7	DATA MANAGEMENT AND DATA QA/QC CONTROL	7
3.8	REQUIREMENT OF WATERBIRDS ECOLOGICAL IMPACT MONITORING	8
3.9	MONITORING METHODOLOGY FOR WATERBIRDS ECOLOGICAL IMPACT MONITORING	8
3.10	EVENT ACTION PLAN	9
4.	CONSTRUCTION NOISE MONITORING	11
4.1	GENERAL	11
4.2	RESULTS OF NOISE MONITORING	11
5.	ECOLOGY WATERBIRD MONITORING	12
5.1	GENERAL	12
5.2	RESULTS OF WATERBIRDS SURVEY	12
6.	WASTE MANAGEMENT	14
6.1	GENERAL WASTE MANAGEMENT	14
6.2	RECORDS OF WASTE QUANTITIES	14
7.	SITE INSPECTION	15
7.1	REQUIREMENTS	15
7.2	FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	15
8.	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	16
8.1	ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	16
9.	IMPLEMENTATION STATUS OF MITIGATION MEASURES	17
9.1	GENERAL REQUIREMENTS	17
9.2	IMPLEMENTATION STATUS OF THE MITIGATION MEASURES IN THE REPORTING PERIOD	17
9.3	TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	17
9.4	KEY ISSUES FOR THE COMING MONTH	17
10.	CONCLUSIONS AND RECOMMENDATIONS	19
10.1	CONCLUSIONS	19
10.2	RECOMMENDATIONS	19

LIST OF TABLES

TABLE 2-3-1	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS
TABLE 3-4-1	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 3-5-1	EQUIPMENT OF NOISE IMPACT MONITORING
TABLE 3-8-1	MONITORING OF MEASURES TO MINIMIZE DISTURBANCE TO WATERBIRDS ON THE NG TUNG, SHEUNG YUE AND SHEK SHEUNG RIVERS
TABLE 3-9-1	ECOLOGICAL MONITORING STATIONS
TABLE 3-10-1	EVENT AND ACTION PLAN FOR CONSTRUCTION NOISE MONITORING
TABLE 3-10-2	EVENT AND ACTION PLAN OF ECOLOGICAL (WATERBIRDS) MONITORING
TABLE 4-2-1	SUMMARIES OF NOISE MONITORING RESULTS OF CP-KTN-NMS5
TABLE 5-1-1	REPRESENTATIVE WATERBIRDS
TABLE 5-2-1	TOTAL BIRD SPECIES AND ABUNDANCE AT POINT COUNT LOCATIONS IN THE REPORTING MONTH
TABLE 5-2-2	ABUNDANCE OF REPRESENTATIVE WATERBIRDS AT POINT COUNT LOCATIONS IN THE REPORTING MONTH
TABLE 6-2-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 6-2-2	SUMMARY OF QUANTITIES OF C&D WASTES
TABLE 7-2-1	SITE OBSERVATIONS
TABLE 8-1-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 8-1-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 8-1-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 9-1-1	ENVIRONMENTAL MITIGATION MEASURES IMPLEMENTED IN THE REPORTING PERIOD

LIST OF APPENDICES

APPENDIX A	LOCATION OF SHEK WU HUI WATER RECLAMATION PLANT
APPENDIX B	PROJECT ORGANIZATION
APPENDIX C	MASTER CONSTRUCTION PROGRAM AND SITE OVERVIEW PHOTO IN THE REPORTING PERIOD
APPENDIX D	DESIGNATED NOISE MONITORING STATION LOCATION
APPENDIX E	VALID CALIBRATION CERTIFICATES OF MONITORING EQUIPMENT
APPENDIX F	MONITORING SCHEDULE OF THE REPORTING MONTH AND COMING MONTH
APPENDIX G	DATABASE OF MONITORING RESULT
APPENDIX H	GRAPHICAL PLOTS FOR MONITORING RESULT
APPENDIX I	MONTHLY SUMMARY WASTE FLOW TABLE
APPENDIX J	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)
APPENDIX K	AS-BUILT DRAWING OF SITE TEMPORARY DRAINAGE
APPENDIX L	WATERBIRDS SURVEY REPORT FOR THE REPORTING MONTH

1. INTRODUCTION

1.1 BACKGROUND

- 1.1.1 Water Supplies Department (WSD) is the Project Proponent of Utilization of Treated Sewage Effluent (TSE) from Shek Wu Hui Sewage Treatment Works. On 30th July 2021, China Geo-Engineering Corporation (hereinafter named as “the Main-Contractor”) was awarded WSD Contract Works 3/WSD/20 - Reclaimed Water Supply to Sheung Shui and Fanling (hereinafter referred as “the Contract Works”).
- 1.1.2 The reclaimed water supply to Sheung Shui and Fanling (SSF) comprises a Shek Wu Hui Water Reclamation Plant (SWHWRP), part of pumping water mains to Table Hill Reclaimed Water Service Reservoir (TBHRWSR), and Kwu Tung North (KTN) New Development Area (NDA) and distribution water mains to SSF area.
- 1.1.3 The SWHWRP, which comprises Hypo-Chlorination Facilities (HCF) and Reclaimed Water Pumping Station (ReWPS), will be located at a long-stripped area between Ng Tung River and Sheung Shui Slaughter House at the northwest of the Shek Wu Hui Sewage Treatment Works (SWHSTW).
- 1.1.4 The HCF, which consists of a hypo-chlorination dosing plant, a chlorine contact tank, dye dosing system, water refilling station, other post-treatment facilities and storage areas for chemicals, would produce reclaimed water by further treatment of the treated sewage effluent (TSE) pumped from the discharge outlet of the SWHSTW. The treatment capacity of the SWHWRP will be 73,000m³/day.
- 1.1.5 The Reclaimed Water P/S, which will be located at the northwest of the HCF, will receive reclaimed water by gravity from the HCF and deliver to the TBHRWSR serving SSF areas, Kwu Tung North Flushing Water Service Reservoir (KTN FLWSR) serving KTN NDA and Fanling North Flushing Water Service Reservoir (FLN FLWSR) serving Fanling North (FLN) NDA.
- 1.1.6 This Work Contract mainly comprise construction of Shek Wu Hui Water Reclamation Plant and laying of the associated water main to produce reclaimed water for supply to the Northeast New Territories areas for non-potable used. It is estimated that about 22 million cubic metres of fresh water can be saved each year ultimately.
- 1.1.7 The construction of Shek Wu Hui Water Reclamation Plant under the Work Contract is a Designated Project to be implemented under Further Environmental Permit number FEP-01/470/2013 (hereinafter referred as “the FEP-01/470/2013” or “the FEP”). Location of Shek Wu Hui Water Reclamation Plant is shown in [Appendix A](#).
- 1.1.8 The major work of the Work Contract under FEP included:
- Civil engineering construction works, including structures, foundations and earthworks for the SWHWRP and ancillary buildings;
 - Electrical and mechanical (E&M), building services, fire services installations, and treatment process system engineering work;
 - Other associated systems and facilities for the SWHWRP.
- 1.1.9 Pursuant to the FEP stipulation, the Main Contractor has commissioned Action-United Environmental Services & Consulting (hereinafter referred as “AUES”) as Environmental Team (hereinafter referred as “ET”) perform relevant EM&A programme and as well as the associated duties.
- 1.1.10 As part of the EM&A programme, Baseline Monitoring Report which determined Action and Limit Levels (A/L Levels) based on the baseline data, has been verified by Independent Environmental Checker (IEC) and submitted to EPD endorsement on **24 November 2021**. Also, construction activities of the Contract were commencement on **7 December 2021**.

- 1.1.11 This is **14th** monthly EM&A report to presenting the monitoring results and inspection findings from **1** to **31 January 2023** of the Reporting Period.

1.2 REPORT STRUCTURE

- 1.2.1 The report was structured into the following sections:-

Section 1	<i>Introduction</i>
Section 2	<i>Project Organization and Construction Progress</i>
Section 3	<i>Summary of Impact Monitoring Requirements</i>
Section 4	<i>Construction Noise Monitoring</i>
Section 5	<i>Ecology Waterbirds Monitoring</i>
Section 6	<i>Waste Management</i>
Section 7	<i>Site Inspections</i>
Section 8	<i>Environmental Complaints and Non-Compliance</i>
Section 9	<i>Implementation Status of Mitigation Measures</i>
Section 10	<i>Conclusions and Recommendations</i>

2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 PROJECT ORGANIZATION

- 2.1.1 The project organization is shown in [Appendix B](#). The roles and responsibilities of the various parties involved in the EM&A process and the organizational structure of the organizations responsible for implementing the EM&A programme are outlined below.

Water Supplies Department (WSD)

- 2.1.2 WSD is the Project Proponent and the Permit Holder of the EP of the development of the Project and will assume overall responsibility for the project. An Independent Environmental Checker (IEC) shall be employed by WSD to audit the results of the EM&A works carried out by the ET.

Environmental Protection Department (EPD)

- 2.1.3 EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

Engineer or Engineers Representative (ER)

- 2.1.4 The ER is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the ER with respect to EM&A are:

- Supervise the Contractor's activities and ensure that the requirements in the Contract Works Specific EM&A Manual are fully complied with;
- Inform the Contractor when action is required to reduce impacts in accordance with the Event and Action Plans;
- Employ an IEC to audit the results of the EM&A works carried out by the ET; and
- Comply with the agreed Event Contingency Plan in the event of any exceedance.

The Main Contractor

- 2.1.5 The Main Contractor is responsible perform construction works and for ensuring that the works are undertaken compliance with the specification and contract requirements. The duties and responsibilities of the Main Contractor with respect to EM&A are:

- Employ an Environmental Team (ET) to undertake monitoring, laboratory analysis and reporting of environmental monitoring and audit;
- Provide assistance to ET in carrying out monitoring and auditing;
- Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event and Action Plans;
- Implement measures to reduce impact where Action and Limit levels are exceeded; and
- Adhere to the agreed procedures for carrying out compliant investigation.

Environmental Team (ET)

- 2.1.6 The ET is responsible perform implementation EM&A programmes of the Contract Works as stipulated in the Updated EM&A Manual ensure the works are fully compliance with environmental regulations. The duties and responsibilities of the ET with respect to EM&A are:

- Set up all the required environmental monitoring stations;
- Monitor various environmental parameters as required in the EM&A Manual;
- Analyze the EM&A data and review the success of EM&A programme to cost effectively confirm the adequacy of mitigation measures implemented and the validity of the EIA predictions and to identify any adverse environmental impacts arising;
- Carry out site inspection to investigate and audit the Contractors' site practice, equipment and work methodologies with respect to pollution control and environmental mitigation, and take proactive actions to pre-empt problems;
- Audit and prepare audit reports on the environmental monitoring data and site environmental conditions;
- Report on the EM&A results to the IEC, Contractor, the ER and EPD or its delegated representative;
- Recommend suitable mitigation measures to the Contractor in the case of exceedance of

- Action and Limit levels in accordance with the Event and Action Plans;
- Undertake regular and ad-hoc on-site audits / inspections and report to the Contractor and the ER of any potential non-compliance; and
- Follow up and close out non-compliance actions.

Independent Environmental Checker (IEC)

2.1.7 The duties and responsibilities of IEC with respect to EM&A are:

- Review the EM&A works performed by the ET (at not less than monthly intervals);
- Audit the monitoring activities and results (at not less than monthly intervals);
- Report the audit results to the ER and EPD in parallel;
- Review the EM&A reports (monthly summary reports) submitted by the ET;
- Review the proposal on mitigation measures submitted by the Contractor in accordance with the Event and Action Plans;
- Check the mitigation measures submitted by the Contractor in accordance with the Event and Action Plans;
- Check the mitigation measures that have been recommended in the EIA and this Manual, and ensure they are properly implemented in a timely manner, when necessary;
- Report the findings of site inspections and other environmental performance reviews to ER and EPD;
- Coordinate the monitoring and auditing works for all the on-going contracts in the area in order to identify possible sources / causes of exceedances and recommend suitable remedial actions where appropriate; and
- Coordinate the assessment and response to complaints / enquires from locals, green groups, district councils or the public at large.

2.2 CONSTRUCTION PROGRESS

2.2.1 In the Reporting Period, the major construction activities of the Contract Works under FEP are listed in below. Moreover, the master construction program and site overview photo in the reporting period are enclosed in [Appendix C](#).

- Construction of R.C. Structure of HCF – Formwork erection, rebar fixing and concreting work at Roof Floor
- Construction of R.C. Structure of ReWPS – Concreting for bearing wall for CLP TX room; concreting for Beam & Slab at ground level; Formwork Erection work for Corbel

2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.3.1 To according with the FEP stipulation, the required documents has submitted to EPD for retention as listed below:

- Project Location Plans;
- Updated Environmental Monitoring and Audit Manual of Project Specific (TCS01176/21/600/R0012v2); and
- Baseline Monitoring Report (TCS01216/21/600/R0017v3) for the Project.

2.3.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project is presented in **Table 2-3-1**.

Table 2-3-1 Status of Environmental Licenses and Permits

Item	Description	Licence/Permit Status		
		Ref. no.	Effective Date	Expiry Date
1	Air Pollution Control (Construction Dust) Regulation	Notification was made on 3 Aug 2021	3 Aug 2021	Till the Contract ends
2	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Account No.: 7041397	8 Aug 2021	Till the Contract ends
3	Chemical Waste Producer Registration	Application was made on 3 Aug 2021	3 Aug 2021	Till the Contract ends
4	Water Pollution Control	Discharge Licence No.:	17 Nov 2021	30 Nov 2026

Item	Description	Licence/Permit Status		
		Ref. no.	Effective Date	Expiry Date
	Ordinance – Discharge Licence	WT00039707-2021		
5	Construction Noise Permit	CNP No. GW-RN0880-22	27 Sept 2022	26 Jan 2023
		CNP No. GW-RN1226-22	27 Jan 2023	26 April 2023

3. SUMMARY OF IMPACT MONITORING REQUIREMENTS

3.1 GENERAL

- 3.1.1 According to the Updated EM&A Manual and the location of the Contract Works, only construction noise monitoring and waterbirds ecological of environmental monitoring are related the Contract Works during the construction phase. Details requirement of noise and waterbirds ecological impact monitoring are presented sub-sections as below.

3.2 REQUIREMENT OF CONSTRUCTION NOISE MONITORING

- 3.2.1 One set of $L_{eq(30min)}$ as 6 consecutive $L_{eq(5min)}$ between 0700-1900 hours on normal weekdays and once every week during course of works. If construction work necessary to carry out at other time periods, i.e. restricted time period (19:00 to 07:00 the next morning and whole day on public holidays) (hereinafter referred as “the restricted hours”), $L_{eq(5min)}$ measurement will be carried out in accordance with the CNP requirements. Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.

- 3.2.2 Noise measurements shall not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

3.3 LOCATION OF CONSTRUCTION NOISE IMPACT MONITORING

- 3.3.1 According to the Updated EM&A Manual of CEDD Contract No. NDO 14/2018 - *Advance and First Stage Works of Kwu Tung North and Fanling North New Development Areas*, four noise sensitive receivers are designated on Fanling North New Development Areas for construction noise monitoring.

- 3.3.2 According to the geographic location of proposed Shek Wu Hui Water Reclamation Plant and all the recommended designated construction noise monitoring stations, only the designated noise monitoring station CP-KTN-NMS5 (prior named “CP-NMS7”) shown in [Appendix D](#), is located near the proposed Shek Wu Hui Water Reclamation Plant within 300m (distance about 110m). Therefore, the designated noise monitoring station CP-KTN-NMS5 is recommended for the Contract Works to undertake construction noise monitoring. If the recommended noise monitoring location CP-KTN-NMS5 not available, the ET shall propose alternative monitoring locations/additional monitoring locations and seek approval from the Supervisor of the proposal. When alternative/new monitoring location is proposed, the monitoring location shall be chosen based on the following criteria:

- (i) at locations close to the major site activities which are likely to have noise impacts;
- (ii) close to the noise sensitive receivers; and
- (iii) for monitoring locations located in the vicinity of the sensitive receivers, care shall be taken to cause minimal disturbance to the occupants during monitoring.

- 3.3.3 The construction noise monitoring station shall normally be at a point 1 m from the exterior of the sensitive receivers building façade and be a position 1.2m above the ground. If there is problem with access to the normal monitoring position, an alternative position may be chosen, and a correction to the measurements shall be made to the free field measurements. The ET shall agree with the Supervisor on the monitoring station that is chosen for impact monitoring.

3.4 ACTION AND LIMIT LEVEL FOR CONSTRUCTION NOISE

- 3.4.1 The Action and Limit levels for construction noise are defined in *Table 3-4-1*. Should non-compliance of the criteria occur, action in accordance with the Action Plan which shown in Section 4 of this report, shall be carried out.

Table 3-4-1 Action and Limit Levels for Construction Noise

Monitoring Location	Action Level	Limit Level in dB(A)
	Time Period: 0700-1900 hours on normal weekdays	
CP-KTN-NMS5	When one or more documented complaints are received	75 dB(A) ^{Note 1}

Note 1: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the NCA have to be followed.

3.5 NOISE MONITORING METHODOLOGY

Monitoring Equipment

- 3.5.1 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications was used for carrying out the noise monitoring. Noise equipment used for impact monitoring is listed in **Table 3-5-1**.

Table 3-5-1 Equipment of Noise Impact Monitoring

Equipment	Model
Integrating Sound Level Meter	Rion NL – 52
Calibrator	Rion NC – 73

Remark: Sound level meter IEC 60651:1979 (Type 1) was replaced by 60672 (Type 1) in 2002 (Ref: <https://webstore.iec.ch/publication/17086>)

- 3.5.2 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis. The valid calibration certificates of the monitoring equipment are shown in **Appendix E**.

3.6 MONITORING PROCEDURE

- 3.6.1 All noise measurements were performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq_(30min) in six consecutive Leq_(5min) measurements was used as the monitoring parameter for the time period between 07:00-19:00 hours during the baseline monitoring.
- 3.6.2 In general, the sound level meter would be mounted on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone was pointed to the site with the microphone facing perpendicular to the line of sight. The windshield would be fitted for all measurement. Where a measurement was to be carried out at a building, the assessment point would normally be at a position 1 m from the exterior of the building façade. Where a measurement was to be made for noise being received at a place other than a building, the assessment point would be at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.
- 3.6.3 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements would be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 3.6.4 Noise measurements would not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed would be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

3.7 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.7.1 The monitoring data recorded in the equipment would be downloaded directly from the equipment at each monitoring day. The downloaded monitoring data would input into a computerized database properly maintained and handled by the ET's in-house data recording and management system.

3.8 REQUIREMENT OF WATERBIRDS ECOLOGICAL IMPACT MONITORING

3.8.1 Where development under the NDAs project is undertaken within 200m (the maximum distance at which it is predicted there may be some disturbance, and hence a reduction in numbers, of large waterbirds) of the Ng Tung, Sheung Yue and Shek Sheung Rivers and Long Valley the monitoring protocol detailed in the updated EM&A Manual Table 12.1 should be followed. A transect should be undertaken throughout the sections of the rivers where NDA construction activities are proposed; as the sensitive receivers (large waterbirds) are easily visible, the transect route needs only follow one bank of the rivers. The transect route should remain the same during the different phases in order to ensure that data are comparable. Monitoring of large waterbirds should be conducted in pre-construction, construction and operational phases of the concerned development.

3.8.2 The proposed Shek Wu Hui Water Reclamation Plant location is located less than 200m to Ng Tung River, Sheung Yue River and Shek Sheung River, waterbirds ecological monitoring included pre-construction (i.e. baseline), construction (i.e. impact) and post-construction (i.e. operating) should be requires. The detailed monitoring protocol is listed in **Table 3-8-1**.

Table 3-8-1 Monitoring of Measures to Minimize Disturbance to Waterbirds on the Ng Tung, Sheung Yue and Shek Sheung Rivers

Phase	Methodology
Pre-construction (baseline)	Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels for 12 months prior to the commencement of construction.
Construction	Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to construction activities throughout the construction period.
Post-construction	Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to operational activities for 12 months following the completion of the construction period.

3.8.3 Waterbirds ecological baseline monitoring at Ng Tung River, Sheung Yue River and Shek Sheung River was conducted by DSD between **December 2017** and **June 2019** (total 19 months baseline monitoring), in compliance with the Updated EM&A Manual. Thus, the action and limit levels and responses to evidence of disturbance to waterbirds using in Ng Tung, Sheung Yue and Shek Sheung Rivers will be made reference during construction phase of the Project.

3.9 MONITORING METHODOLOGY FOR WATERBIRDS ECOLOGICAL IMPACT MONITORING

3.9.1 Three transects and seven point count locations were selected at the Ng Tung, Sheung Yue and Shek Sheung River. These locations are shown in Appendix L and summarized in **Table 3-9-1**.

Table 3-9-1 Ecological Monitoring Stations

Monitoring Stations	Descriptions	Influenced by Tidal Action
Transect T1	Along Ng Tung River	No
Transect T2		
Point Count Location P1		
Point Count Location P2		
Point Count Location P3		
Point Count Location P4		
Point Count Location P5	At Shek Sheung River (Low-flow Channel)	No
Transect T3	Along Shek Sheung River & Sheung Yue River	Yes
Point Count Location P6	At Shek Sheung River	Yes
Point Count Location P7	At Intersection between Sheung Yue and Shek Sheung River	Yes

- 3.9.2 Surveys will be conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station).
- 3.9.3 All avifauna species that were seen or heard would be identified and quantified along transects and at point count locations. Survey data would be recorded continuously by the surveyor as they walk along the transects, while survey data of each point count location would be collected for 5-minutes after surveyor reaches the designated point count location.
- 3.9.4 Noticeable behaviours such as breeding, nesting, roosting, feeding and presences of recently fledged juveniles were recorded and reported. In the case which such behaviours were observed for species of conservation importance, the Resident Engineer (RE), the Contractor and the Independent Environmental Checker (IEC) would be immediately notified after the survey such that the Contractor could review the current construction programme and minimize disturbances due to construction activities.

3.10 EVENT ACTION PLAN

Noise

- 3.10.1 Should non-compliance of the construction noise criteria occur, action in accordance with the Action Plan in **Table 3-10-1** shall be carried out.

Table 3-10-1 Event and Action Plan for Construction Noise

Event	Action			
	ET	IEC	ER	Contractor
Action Level Exceedance	1. Notify the IEC, ER and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; 5. Increase monitoring frequency to check mitigation effectiveness.	1. Review the monitoring data submitted by the ET; 2. Review the construction methods and proposed remedial measures by the Contractor, and advise the ET and ER if the proposed remedial measures would be sufficient; 3. Supervise the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify the Contractor; 3. Require the Contractor to propose remedial measures for the analyzed noise problem; 4. Ensure remedial measures are properly implemented.	1. Submit noise mitigation proposals to the ER and IEC and copy to the ET; 2. Implement noise mitigation proposals.
Limit Level Exceedance	1. Identify sources. 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase the monitoring frequency; 5. Carry out analysis of the Contractor's working procedures with the ER and Contractor to determine possible mitigations to be implemented; 6. Inform IEC, ER, EPD and Contractor the causes and	1. Discuss amongst the ER, ET and Contractor on the potential remedial actions; 2. Review the Contractor's remedial action whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures.	1. Confirm receipt of notification of exceedance in writing; 2. Notify the Contractor. 3. Require the Contractor to propose remedial measures for the analyzed noise problems; 4. Ensure remedial measures are properly implemented; 5. If exceedance continues,	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial action to the ER and IEC and copy to the ET within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit

Event	Action			
	ET	IEC	ER	Contractor
	actions taken for the exceedances; 7. Assess the effectiveness of the Contractor's remedial action with the ER and keep the IEC informed of the results; 8. If exceedance stops, cease additional monitoring.		consider what portion of work is responsible and instruct the Contractor to stop that portion of works until the exceedance is abated.	proposals if problems still not under control; stop the relevant portion of works as determined by the ER until the exceedance is abated.

Waterbird of Ecological

- 3.10.2 Should any exceedance encountered during construction phase, action in accordance with the Action Plan listed in **Table 3-10-2** shall be carried out.

Table 3-10-2 Event and Action Plan of Waterbirds of Ecological

Action Level	Response	Limit Level	Response
Construction Phase			
Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause and if cause identified as related to NDAs project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause and if caused identified as related to NDAs project instigate remedial action. Review and adjust LVNP management measures to improve conditions for affected species.
Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause and if cause identified as related to NDAs project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause and if caused identified as related to NDAs project instigate remedial action. Review and adjust LVNP management measures to improve conditions for affected species.

(*) *Waterbird numbers refer to combined numbers using the channels*

4. CONSTRUCTION NOISE MONITORING

4.1 GENERAL

- 4.1.1 The noise monitoring schedule is presented in *Appendix F* and the monitoring results are presented in the following sections.

4.2 RESULTS OF NOISE MONITORING

- 4.2.1 In the Reporting Period, a total of **5** occasions noise monitoring were carried out at the designated location CP-KTN-NMS5. The sound level meter was set in free-field situation, and therefore, façade correction (+3dB) is added according to acoustical principles and EPD guidelines. The noise monitoring results at the designated locations are summarized in *Tables 4-2-1*. The detailed noise monitoring data is presented in *Appendix G* and the relevant graphical plot shown in *Appendix H*.

Table 4-2-1 Summaries of Noise Monitoring Results of CP-KTN-NMS5

Date	Start Time	L _{Aeq30min} (dB(A))
3-Jan-23	9:20	62
10-Jan-23	13:30	57
17-Jan-23	15:12	61
27-Jan-23	9:16	56
30-Jan-23	10:23	60
Limit Level		75 dB(A)

Note: façade correction +3dB has added according to acoustical principles and EPD guidelines

- 4.2.2 During construction noise monitoring, no rain was encountered and wind speed is below 5m/s and gusts not exceeding 10m/s.
- 4.2.3 As shown in *Table 4-2-1*, the noise level measured at the designated monitoring location was below 75dB(A). Furthermore, there were no noise complaints (Action Level exceedance) received by the RE, Contractor, WSD or EPD in the Reporting Period. Therefore, no Action or Limit Level exceedance was triggered and no corrective action was therefore required.
- 4.2.4 During the reporting period, no construction work was carried out during restricted hours.

5. ECOLOGY WATERBIRD MONITORING

5.1 GENERAL

- 5.1.1 Ecological monitoring for waterbirds shall be performed as transects and point count surveys along Ng Tung River, Sheung Yue River and Shek Sheung River in accordance with general surveying practices.
- 5.1.2 The surveying shall be undertaken by a qualified ecologist and he/she shall be a member of the ET. Throughout the construction period, weekly transect shall be conducted at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to construction activities.
- 5.1.3 Since occurrence of waterbirds has distinctive seasonal pattern, the construction phase data for all waterbirds and representative waterbirds shall be compared with the baseline data for the respective month and season. Total number of Waterbirds and six representative Waterbird species are used as an indicator of the level disturbance to water birds at each of the survey location. The representatives of waterbirds are listed in *Table 5-1-1*.

Table 5-1-1 Representative Waterbirds

Species Name	Common Name	Chinese Name
<i>Egretta garzetta</i>	Little Egret	小白鷺
<i>Ardea alba</i>	Great Egret	大白鷺
<i>Ardea cinerea</i>	Grey Heron	蒼鷺
<i>Ardeola bacchus</i>	Chinese Pond Heron	池鷺
<i>Bubulcus coromandus</i>	Eastern Cattle Egret	牛背鷺
<i>Phalacrocorax carbo</i>	Great Cormorant	普通鸕鶿

5.2 RESULTS OF WATERBIRDS SURVEY

- 5.2.1 *Four (4)* occasion of waterbirds survey were conducted in the Reporting Month.
- 5.2.2 Abundance and diversity of total bird species and key waterbirds species in the Reporting Month are summarized in **Table 5-2-1** and **Table 5-2-2**.

Table 5-2-1 Total Bird Species and Abundance at Point Count Locations in the Reporting Month

Category	Number of Species	Abundance
All Avifauna	34	404
Waterbirds	14	253

Table 5-2-2 Abundance of Representative Waterbirds at Point Count Locations in the Reporting Month

Common Name	Species Name	Chinese Name	Abundance
Chinese Pond Heron	<i>Ardeola bacchus</i>	池鷺	13
Eastern Cattle Egret	<i>Bubulcus coromandus</i>	牛背鷺	3
Grey Heron	<i>Ardea cinerea</i>	蒼鷺	42
Great Egret	<i>Ardea alba</i>	大白鷺	75
Little Egret	<i>Egretta garzetta</i>	小白鷺	40
Great Cormorant	<i>Phalacrocorax carbo</i>	普通鸕鶿	19

- 5.2.3 The result was compared with the baseline data and decline in abundance of Chinese Pond Heron and Eastern Cattle Egret were recorded. A table showing the waterbirds abundance comparison with baseline data was provided in **Appendix L**. (Appendix C of the waterbirds survey report).

- 5.2.4 According to surveyors, the construction works by other Projects around the survey transects observed in previous month are still active during the reporting month.
- 5.2.5 Concrete blocks laying work was observed across Ng Tung River at P2 and P3 by other Project since November 2022. Although the laying work was completed in November 2022, the presence of the concrete blocks throughout the entire reporting month and intentional damming of Ng Tung River caused the water level at the entire Ng Tung River covering T1, T2, P1, P2, P3 and P4 to be visibly higher when compared to previous months. As observed on 11 January 2023, part of the blocks at P2 were removed and the rubber dam was observed to be deflated. However, the water level remained relatively high compared to previous months.
- 5.2.6 In addition, the construction involving excavation and sheet piling work right next to P3 by other Projects were both observed active throughout the entire reporting month.
- 5.2.7 The decline of individual waterbird species was concluded not be the result of increased disturbances from the Project, as increased disturbance would discourage all waterbirds from foraging near the transect and point count locations instead. Thus it is suggested that the decline in the number of multiple species of waterbirds is not related to the construction works of the Project.
- 5.2.8 The details of the waterbirds survey for the Reporting Month can be referred to the full waterbirds survey report provided in **Appendix L**.

6. WASTE MANAGEMENT

6.1 GENERAL WASTE MANAGEMENT

- 6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

6.2 RECORDS OF WASTE QUANTITIES

- 6.2.1 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse; and
- Excavated Soil.

- 6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-2-1* and *6-2-2* and the Monthly Summary Waste Flow Table is shown in *Appendix I*. Whenever possible, materials were reused on-site as far as practicable.

Table 6-2-1 Summary of Quantities of Inert C&D Materials

Type of Waste	Quantity	Disposal Location
C&D Materials (Inert) (in '000m ³)	0.1842	-
Reused in this Contract (Inert) (in '000 m ³)	0	-
Reused in other Contracts/ Projects (Inert) (in '000 m ³)	0	-
Disposal as Public Fill (Inert) (in '000 m ³)	0.1842	TM38

Table 6-2-2 Summary of Quantities of C&D Wastes

Type of Waste	Quantity	Disposal Location
Recycled Metal ('000kg)	0	-
Recycled Paper / Cardboard Packing ('000kg)	0	-
Recycled Plastic ('000kg)	0	-
Chemical Wastes ('000kg)	0	-
General Refuses ('000m ³)	0.0034	SENT

7. SITE INSPECTION**7.1 REQUIREMENTS**

- 7.1.1 According to the approved Updated EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

- 7.2.1 In the Reporting Month, weekly regular site inspection by the RE, the Main Contractor and ET was carried out on **5, 13, 17 and 27 January 2023** to evaluate site environmental performance of the Contract Works. During the site inspections, no non-compliance was noted.

- 7.2.2 The findings/deficiencies of the Contract Works observed that during the weekly site inspection are listed in **Table 7-2-1**.

Table 7-2-1 Site Observations

Date	Findings / Deficiencies	Follow-Up Status
5 January 2023	• The Contractor should dispose of cumulated construction waste regularly within site area.	Construction waste was disposed regularly.
13 January 2023	• Accumulated construction waste should be disposed properly. (near ReWPS)	Construction waste was disposed.
17 January 2023	• Dusty stockpiles should be covered with impervious sheet to reduce dust generation. (Near site office)	Dusty stockpiles are covered with tarpaulin sheet to reduce dust generation.
27 January 2023	• No adverse environmental issue was observed during site inspection.	NA

8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

- 8.1.1 For the Contract Works, no environmental complaint, summons and prosecution was received in the Reporting Period. The statistical summary table of environmental complaint is presented in *Tables 8-1-1, 8-1-2 and 8-1-3*.

Table 8-1-1 Statistical Summary of Environmental Complaints

Reporting Period	Environmental Complaint Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 31 January 2023	0	0	NA

Table 8-1-2 Statistical Summary of Environmental Summons

Reporting Period	Environmental Summons Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 31 January 2023	0	0	NA

Table 8-1-3 Statistical Summary of Environmental Prosecution

Reporting Period	Environmental Prosecution Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 31 January 2023	0	0	NA

9. IMPLEMENTATION STATUS OF MITIGATION MEASURES

9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved Updated EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in [Appendix J](#).

9.2 IMPLEMENTATION STATUS OF THE MITIGATION MEASURES IN THE REPORTING PERIOD

- 9.2.1 The Contract Works shall be implementing the required environmental mitigation measures according to the approved Updated EM&A Manual as subject to the site condition. Environmental mitigation measures implemented by the Main Contractor in this Reporting Month are summarized in **Table 9-1-1**. An as-built drawing of site temporary drainage is shown in [Appendix K](#).

Table 9-1-1 Environmental Mitigation Measures Implemented in the Reporting Period

Issues	Environmental Mitigation Measures
Air Quality	<ul style="list-style-type: none"> All vehicles must be washed before leaving the site; Sprayed water during excavation works; Stockpile of dusty material was covered entirely with impervious sheeting or sprayed with water so as to maintain the entire surface wet; Water spraying on haul road and dry site area was provided regularly; and Where a vehicle leaving the works site is carrying a load of dusty materials, the load has covered entirely with clean impervious sheeting;
Constriction Noise	<ul style="list-style-type: none"> Keep all vehicles/plants in good condition to minimize noise impact; Shut down the plants when not in used; Provided quiet powered mechanical equipment to use onsite; Avoided using multiple vehicles at the same time as far as practicable
Water Quality	<ul style="list-style-type: none"> All the surface runoff are collected to sedimentation pit and tanks for sedimentation prior discharged Sand bag bund was provided along the boundary of the site area near Ng Tung River to divert the surface runoff to sedimentation pit and avoid direct discharge of surface runoff. Standby water pumps were provided on site to pump the runoff water collected at pit to the sedimentation tank for sedimentation. Standby sedimentation tanks were provided on site to ensure sufficient sedimentation capacity. Complied with the requirement under the discharge license. Avoid spilt concrete during concreting works Haul road was hard paved to reduce muddy runoff during rainy days.
Waste and Chemical Management	<ul style="list-style-type: none"> Disposal of C&D wastes to any designated public filling facility and/or landfill followed a trip ticket system; Debris and refuse generated on-site collected regularly; Oils and fuels were stored in designated areas; Kept the site tidy and clean.

9.3 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

- 9.3.1 The tentative construction works schedule of the Contract Works under FEP in the coming month are listed below:
- Construction of R.C. Structure of HCF – Rebar fixing and concreting at Roof level (involve tower crane for lifting materials and concrete lorry mixer)
 - Construction of R.C. Structure of ReWPS – Formwork Erection, rebar fixing and concreting for Corbel (involve tower crane for lifting materials and concrete lorry mixer)

9.4 KEY ISSUES FOR THE COMING MONTH

- 9.4.1 Key issues to be considered in the coming month for the Contract Works under FEP include:

R.C. Structure of HCF and ReWPS (Formwork erection, rebar fixing and concreting work)

- Collect spilt cement/concrete washings during concreting works to avoid water quality impact
- Erect barrier for wood/steel bar cutting machine to reduce noise impact;
- Using soft face hammer for hammering work
- Restrict operation time of PME from 07:00 to 19:00 on any working day;

General

- Ensure the sand bag bund at site boundary near the Ng Tung River is properly maintained to avoid muddy discharge during heavy rain;
- Ensure sufficient capacity of sedimentation pit and tanks for wastewater sedimentation;
- Ensure all surface runoff are diverted to sedimentation pit and tanks properly;
- Sufficient stock of standby pump should be available on site for pumping the runoff water/wastewater to the sedimentation tank.
- Cover the dusty stockpile on site to reduce potential fugitive dust quality impact;
- Spraying water at dry haul road more frequently to reduce dust generation;
- All the vehicles should be properly washed prior leaving the site;
- Use Quiet powered mechanical equipment (QPME) whenever applicable;
- Minimize the number of plants used at the same time to reduce cumulative noise impact;
- Properly management of general refuse and chemical waste generated on site.

10. CONCLUSIONS AND RECOMMENDATIONS

10.1 CONCLUSIONS

- 10.1.1 This is **14th** monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from **1** to **31 January 2023**.
- 10.1.2 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement results that exceeded the Limit Level were recorded in the Reporting Period. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 Four (4) occasions of the weekly waterbirds survey has been taken in the Reporting Period. Although decline in waterbirds were recorded in the Reporting Period, the cause of decline was considered unlikely due to the Project. No action and limit level exceedance was considered triggered in the Reporting Month.
- 10.1.4 No documented complaint, notification of summons or successful prosecution was received by either the RE or WSD or the Main Contractor.
- 10.1.5 Weekly site inspection by the RE, ET and the Main Contractor had carried out on **5, 13, 17** and **27 January 2023**. The mitigation measures implemented was considered satisfactory. No non-compliance observed during the site inspection.

10.2 RECOMMENDATIONS

- 10.2.1 Construction of reinforced concrete structure of ReWPS and HCF will still be the major construction work in the coming month. Noise mitigation measures such as using soft face hammer for hammering work and erect barrier for wood/steel bar cutting machines were recommended to reduce noise impact generated from rebar fixing and formwork erection work. In addition, the Contractor should pay attention to potential water quality impact from concreting works and implement measure to collect spilt cement/concrete washings during concreting works.
- 10.2.2 As the coming month will be dry season, the Contractor was general reminded to paid attention to air quality mitigation measures such as regularly water at dry haul road and cover any stockpile on site when not in use to reduce dust generation.
- 10.2.3 The Contractor was reminded to pay attention to the key issues for the coming month mentioned in Section 9.4.


Appendix A

Location of Shek Wu Hui Water Reclamation Plant

Appendix B

Project Organization

Project Organization Chart



Contact Details of Key Personnel for the Project

Organization	Project Role	Name of Key Staff	Tel No.	Email
WSD	Project Proponent	Tim Wong	2829 5638	tim_cw_wong@wsd.gov.hk
Binnies	Senior Resident Engineer	S.H. Chung	2608 7380	sre.3wsd20@gmail.com
Binnies	Resident Engineer	Chester Chan,	2608 7380	chancw@binnies.com
N&T	Independent Environmental Checker	Vega Wong	2877 3122	vegawong@nt.com.hk
CGC	Site Agent	Wong Fai	9785 2545	3wsd20@gmail.com
CGC	Environmental Officer	Walter Man	6711 9155	cgc.walterman@gmail.com
AUES	Environmental Team Leader	T. W. Tam	2959 6059	twtam@fordbusiness.com
AUES	Environmental Consultant	Nicola Hon	2959 6059	nicolahon@fordbusiness.com
AUES	Environmental Consultant	Martin Li	2959 6059	martinli@fordbusiness.com
AUES	Assistant Environmental Consultant	Fai So	2959 6059	faiso@fordbusiness.com

Legend:

WSD (Employer) – Water Supplies Department

Binnies (Engineer Representative) – Binnies Hong Kong Limited

CGC (Main Contractor) – China Geo-Engineering Corporation

N&T (IEC) – Nature & Technologies (HK) Limited

AUES (ET) – Action-United Environmental Services and Consulting (AUES)

Appendix C

Master Construction Program and Site Overview Photo in the Reporting Period

SITE OVERVIEW PHOTO IN THE REPORTING PERIOD



R.C. Structure of HCF - Formwork erection, rebar fixing and concreting work at Roof Floor



R.C. Structure of ReWSP - Concreting for Beam & Slab at ground level; Formwork Erection work for Corbel













ID	Task Name	Duration	Start	Finish	TRA	Predecessors	Successors	% Complete	2022				2023				2024				2025				2026			
									Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
222	Re-installation of formwork and falsework below +7.2mPD	14 days	Feb 11 '23	Feb 24 '23		212,217	231	0%																				
223	Construction of Walls and Columns (+7.2mPD/+9.1mPD to +12.2mPD)	25 days	Jan 25 '23	Feb 18 '23		207FS+7 days	227	0%																				
224	Scaffolding erection and Formwork erection	4 days	Jan 25 '23	Jan 28 '23			225	0%																				
225	Rebar fixing and Formwork erection	14 days	Jan 29 '23	Feb 11 '23		224	226	0%																				
226	Concreting	7 days	Feb 12 '23	Feb 18 '23		225		0%																				
227	Construction of Walls and Columns (+12.2mPD to +15.2mPD)	15 days	Feb 19 '23	Mar 5 '23		223	231	0%																				
228	Scaffolding erection and Formwork erection	4 days	Feb 19 '23	Feb 22 '23			229	0%																				
229	Rebar fixing and Formwork erection	4 days	Feb 23 '23	Feb 26 '23		228	230	0%																				
230	Concreting	7 days	Feb 27 '23	Mar 5 '23		229		0%																				
231	Construction of Beams and Slabs at +15.2mPD	24 days	Mar 6 '23	Mar 29 '23		227,222	251,241	0%																				
232	Construction of Beams	12 days	Mar 6 '23	Mar 17 '23				0%																				
233	Falsework and formwork erection for beam	3 days	Mar 6 '23	Mar 8 '23			234	0%																				
234	Rebar fixing for beam	5 days	Mar 9 '23	Mar 13 '23		233	235	0%																				
235	Concreting and curing of concrete for beam	4 days	Mar 14 '23	Mar 17 '23		234	237	0%																				
236	Construction of Slabs	12 days	Mar 18 '23	Mar 29 '23				0%																				
237	Installation of precast segments (65 nos.)	6 days	Mar 18 '23	Mar 23 '23		235	238	0%																				
238	Formwork erection for half slab	1 day	Mar 24 '23	Mar 24 '23		237	239	0%																				
239	Rebar fixing for half slab	4 days	Mar 25 '23	Mar 28 '23		238	240	0%																				
240	Concreting for half slab and curing of concrete	1 day	Mar 29 '23	Mar 29 '23		239		0%																				
241	Removal of formwork and falsework	3 days	Mar 30 '23	Apr 1 '23		231	248FS-7 days,2	0%																				
242	Detailed Design for Internal Façade Treatment for Assess Road and Interior Fitting for Internal Rooms	60 days	Feb 1 '23	Apr 1 '23			243	0%																				
243	Installation of internal finishing works above ground (above +7.2mPD & 9.1mPD)	21 days	Apr 2 '23	Apr 22 '23		241,242		0%																				
244	Plaster and paint at wall and soffit	7 days	Apr 2 '23	Apr 8 '23			245	0%																				
245	Epoxy painting on floor finish	7 days	Apr 9 '23	Apr 15 '23		244	246,247	0%																				
246	Chequer plate system at cable trench	7 days	Apr 16 '23	Apr 22 '23		245		0%																				
247	SS door and aluminum louver	7 days	Apr 16 '23	Apr 22 '23		245		0%																				
248	Installation of water proofing system below ground (below +7.2mPD & +9.1mPD)	7 days	Mar 26 '23	Apr 1 '23		241FS-7 days	249,250	0%																				
249	Watertightness test (G.L. 2-3, below +9.1mPD)	21 days	Apr 2 '23	Apr 22 '23		248		0%																				
250	Installation of internal finishing works (G.L. 3-4, below +7.2mPD)	21 days	Apr 2 '23	Apr 22 '23		248		0%																				
251	Construction of Parapet Walls (+15.2mPD to +16.6mPD)	26 days	Mar 30 '23	Apr 24 '23		231		0%																				
252	Scaffolding erection	7 days	Mar 30 '23	Apr 5 '23			253	0%																				
253	Rebar fixing	10 days	Apr 6 '23	Apr 15 '23		252	254	0%																				
254	Formwork erection	7 days	Apr 16 '23	Apr 22 '23		253	255	0%																				
255	Concreting	2 days	Apr 23 '23	Apr 24 '23		254		0%																				
256	Construction of Staircase ST4 & ST5 (+7.2mPD to +8.85mPD)	12 days	Apr 2 '23	Apr 13 '23		241		0%																				
257	Scaffolding and falsework erection	3 days	Apr 2 '23	Apr 4 '23			258	0%																				
258	Formwork erection	3 days	Apr 5 '23	Apr 7 '23		257	259	0%																				
259	Rebar fixing	3 days	Apr 8 '23	Apr 10 '23		258	260	0%																				
260	Concreting	3 days	Apr 11 '23	Apr 13 '23		259		0%																				
261	Construction of Superstructure (above ground) - Grid Line 4-6	164 days	Nov 8 '22	Apr 20 '23		198		17%																				
262	Construction of base slab (+4.45mPD to +5.95mPD & +5.6mPD to +7.1mPD)	38 days	Nov 8 '22	Dec 15 '22			270	100%																				
263	Open-cut excavation to formation level	10 days	Nov 8 '22	Nov 17 '22			264	100%																				
264	Welding of pile head capping plate (11 nos.)	3 days	Nov 18 '22	Nov 20 '22		263	265	100%																				
265	Laying of blinding layer	2 days	Nov 21 '22	Nov 22 '22		264	266	100%																				
266	Installation of water proofing system and testing	2 days	Nov 23 '22	Nov 24 '22		265	267	100%																				
267	Formwork erection	2 days	Nov 25 '22	Nov 26 '22		266	268	100%																				
268	Rebar fixing	12 days	Nov 27 '22	Dec 8 '22		267	269	100%																				
269	Concreting	7 days	Dec 9 '22	Dec 15 '22		268		100%																				
270	Construction of Bearing walls and Slabs (+5.95mPD to +7.2mPD)	35 days	Dec 16 '22	Jan 19 '23		262	274	32%																				
271	Formwork erection and Rebar fixing	14 days	Dec 16 '22	Dec 29 '22			272	80%																				
272	Formwork erection	14 days	Dec 30 '22	Jan 12 '23		271	273	0%																				
273	Concreting	7 days	Jan 13 '23	Jan 19 '23		272		0%																				
274	Construction of Columns, Walls, Beams & Slabs (+7.2mPD to +11.8mPD)	37 days	Jan 20 '23	Feb 25 '23		270	278	0%																				
275	Scaffolding erection and formwork erection	15 days	Jan 20 '23	Feb 3 '23			276	0%																				
276	Rebar fixing and formwork erection	15 days	Feb 4 '23	Feb 18 '23		275	277	0%																				
277	Concreting	7 days	Feb 19 '23	Feb 25 '23		276		0%																				
278	Construction of Columns, Walls, Beams & Slabs (+11.8mPD to +13.25mPD)	26 days	Feb 26 '23	Mar 23 '23		274	296,288,301	0%																				
279	Construction of Columns, Walls and Beams (+11.8mPD to +13.05mPD)	20 days	Feb 26 '23	Mar 17 '23				0%																				
280	Falsework and formwork erection	8 days	Feb 26 '23	Mar 5 '23			281	0%																				
281	Rebar fixing	8 days	Mar 6 '23	Mar 13 '23		280	282	0%																				
282	Concreting and curing of concrete	4 days	Mar 14 '23	Mar 17 '23		281	284	0%																				
283	Construction of Slabs at +13.25mPD	6 days	Mar 18 '23	Mar 23 '23				0%																				
284	Installation of precast segments (22 nos.)	2 days	Mar 18 '23	Mar 19 '23		282	285	0%																				
285	Formwork erection for half slab	1 day	Mar 20 '23	Mar 20 '23		284	286	0%																				
286	Rebar fixing for half slab	2 days	Mar 21 '23	Mar 22 '23		285	287	0%																				
287	Concreting for half slab	1 day	Mar 23 '23	Mar 23 '23		286		0%																				
288	Removal of formwork and falsework	7 days	Mar 24 '23	Mar 30 '23		278	290	0%																				
289	Detailed Design for Internal Façade Treatment for Assess Road and Interior Fitting for Internal Rooms	60 days	Jan 30 '23	Mar 30 '23			290	0%																				
290	Installation of internal finishing works for Grid Line 4-6	21 days	Mar 31 '23	Apr 20 '23		288,289	542	0%																				
291	Plaster and paint at wall and soffit	7 days	Mar 31 '23	Apr 6 '23			292	0%																				
292	Epoxy painting on floor finish	7 days	Apr 7 '23	Apr 13 '23		291	293,294,295	0%																				
293	Chequer plate system at cable trench and aerator room	7 days	Apr 14 '23	Apr 20 '23		292		0%																				
294	Steel grating floor system	7 days	Apr 14 '23	Apr 20 '23		292		0%																				
295	SS door and aluminum louver	7 days	Apr 14 '23	Apr 20 '23		292		0%																				
296	Construction of Parapet Walls (+13.25mPD to +14.65mPD)																											

ID	Task Name	Duration	Start	Finish	TRA	Predecessors	Successors	% Complete	1	2022	2023	2024	2025	2026									
									Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
332	Concreting	7 days	Mar 25 '23	Mar 31 '23		331		0%															
333	Construction of Parapet Walls (+13.00mPD to +15.1mPD)	13 days	Feb 25 '23	Mar 9 '23		319	389	0%															
334	Scaffolding erection	3 days	Feb 25 '23	Feb 27 '23				0%															
335	Rebar fixing	5 days	Feb 28 '23	Mar 4 '23		334	336	0%															
336	Formwork erection	4 days	Mar 5 '23	Mar 8 '23		335	337	0%															
337	Concreting	1 day	Mar 9 '23	Mar 9 '23		336		0%															
338	Detailed Design for Internal Façade Treatment for Assess Road and Interior Fitting for Internal Rooms	60 days	Jan 9 '23	Mar 9 '23			339	0%															
339	Installation of internal finishing works for Grid Line 1-3	24 days	Apr 1 '23	Apr 24 '23		338,329	541	0%															
340	Waterproofing system at slabs	3 days	Apr 1 '23	Apr 3 '23			341	0%															
341	Plaster and paint at wall and soffit	7 days	Apr 4 '23	Apr 10 '23		340	342	0%															
342	Epoxy painting on floor finish	7 days	Apr 11 '23	Apr 17 '23		341	343,344,345	0%															
343	Chequer plate system at cable trench and aerator room	7 days	Apr 18 '23	Apr 24 '23		342		0%															
344	Steel grating floor system at chemical storage rooms	7 days	Apr 18 '23	Apr 24 '23		342		0%															
345	SS door and aluminum louver	7 days	Apr 18 '23	Apr 24 '23		342		0%															
346	Construction of Superstructure (above ground) - Grid Line 3-7	211 days	Aug 29 '22	Mar 27 '23		146		0%															
347	Construction of Walls W2, W3, W5, W6 and columns within G.L. 3-5	46 days	Aug 29 '22	Oct 13 '22			352	0%															
348	Scaffolding erection and Formwork erection	18 days	Aug 29 '22	Sep 15 '22			349	0%															
349	Rebar fixing and Formwork erection	21 days	Sep 16 '22	Oct 6 '22		348	350FS-7 days	0%															
350	Concreting of walls W2, W3 and Columns	7 days	Sep 30 '22	Oct 6 '22		349FS-7 days	351	0%															
351	Concreting of walls W5, W6 and Columns	7 days	Oct 7 '22	Oct 13 '22			350	0%															
352	Construction of remaining walls and columns within G.L. 3-5	21 days	Oct 14 '22	Nov 3 '22		347	356	0%															
353	Scaffolding erection and Formwork erection	7 days	Oct 14 '22	Oct 20 '22			354	0%															
354	Rebar fixing and Formwork erection	7 days	Oct 21 '22	Oct 27 '22		353	355	0%															
355	Concreting	7 days	Oct 28 '22	Nov 3 '22			354	0%															
356	Construction of walls and columns within G.L. 5-7 (+4.55mPD to +9.2mPD)	27 days	Nov 4 '22	Nov 30 '22		352		0%															
357	Scaffolding erection and Formwork erection	14 days	Nov 4 '22	Nov 17 '22			358,361	0%															
358	Rebar fixing and Formwork erection	12 days	Nov 18 '22	Nov 29 '22		357	359	0%															
359	Concreting	1 day	Nov 30 '22	Nov 30 '22		358	362	0%															
360	Construction of walls and columns within G.L. 5-7 (+9.2mPD to +10.8mPD)	25 days	Nov 18 '22	Dec 12 '22			364	0%															
361	Scaffolding erection and Formwork erection	7 days	Nov 18 '22	Nov 24 '22		357	362	0%															
362	Rebar fixing and Formwork erection	5 days	Dec 1 '22	Dec 5 '22		359,361	363	0%															
363	Concreting	7 days	Dec 6 '22	Dec 12 '22		362		0%															
364	Construction of Beams and Slabs at +10.4mPD and +10.8mPD	77 days	Dec 13 '22	Feb 27 '23		360	374,379,384,385	0%															
365	Construction of Beams	50 days	Dec 13 '22	Jan 31 '23				0%															
366	Falsework and formwork erection for beam	21 days	Dec 13 '22	Jan 2 '23			367	0%															
367	Rebar fixing for beam	21 days	Jan 3 '23	Jan 23 '23		366	368	0%															
368	Concreting and curing of concrete	8 days	Jan 24 '23	Jan 31 '23		367	370	0%															
369	Construction of Slabs	27 days	Feb 1 '23	Feb 27 '23				0%															
370	Installation of precast segments (156 nos.)	15 days	Feb 1 '23	Feb 15 '23		368	371	0%															
371	Formwork erection for half slab	3 days	Feb 16 '23	Feb 18 '23		370	372	0%															
372	Rebar fixing for half slab	6 days	Feb 19 '23	Feb 24 '23		371	373	0%															
373	Concreting for half slab	3 days	Feb 25 '23	Feb 27 '23		372		0%															
374	Construction of Parapet Walls (+10.4mPD/+10.8mPD to +12.5mPD)	20 days	Feb 28 '23	Mar 19 '23		364	389,404	0%															
375	Scaffolding erection	7 days	Feb 28 '23	Mar 6 '23			376	0%															
376	Rebar fixing	7 days	Mar 7 '23	Mar 13 '23		375	377	0%															
377	Formwork erection	5 days	Mar 14 '23	Mar 18 '23		376	378	0%															
378	Concreting	1 day	Mar 19 '23	Mar 19 '23		377	397	0%															
379	Construction of Staircase ST01 (+7.1mPD to +11.35mPD)	28 days	Feb 28 '23	Mar 27 '23		364		0%															
380	Scaffolding and falsework erection	14 days	Feb 28 '23	Mar 13 '23			381	0%															
381	Rebar fixing	7 days	Mar 14 '23	Mar 20 '23		380	382	0%															
382	Formwork erection	5 days	Mar 21 '23	Mar 25 '23		381	383	0%															
383	Concreting	2 days	Mar 26 '23	Mar 27 '23		382		0%															
384	Construction of Staircase ST02 (+10.4mPD to +13.95mPD)	14 days	Feb 28 '23	Mar 13 '23		364		0%															
385	Scaffolding and falsework erection	7 days	Feb 28 '23	Mar 6 '23			386	0%															
386	Rebar fixing	3 days	Mar 7 '23	Mar 9 '23		385	387	0%															
387	Formwork erection	3 days	Mar 10 '23	Mar 12 '23		386	388	0%															
388	Concreting	1 day	Mar 13 '23	Mar 13 '23		387		0%															
389	Backfilling of general fill material up to +7.2mPD, and removal of ELS	8 days	Mar 20 '23	Mar 27 '23		374,333		0%															
390	Watertightness test in stages	56 days	Feb 28 '23	Apr 24 '23		364		0%															
391	Inlet Channel and Outlet Channel	14 days	Feb 28 '23	Mar 13 '23			392	0%															
392	On duty contact tank	14 days	Mar 14 '23	Mar 27 '23		391	393,396	0%															
393	Standby contact tank	14 days	Mar 28 '23	Apr 10 '23		392	394	0%															
394	Overall water retaining structure at HCF	14 days	Apr 11 '23	Apr 24 '23		393		0%															
395	Detailed Design for Internal Façade Treatment for Assess Road and Interior Fitting for Internal Rooms	60 days	Jan 23 '23	Mar 23 '23			396	0%															
396	Installation of internal finishing works for Grid Line 3-7	28 days	Mar 28 '23	Apr 24 '23		392,395		0%															
397	Construction of water proofing system at roof slab of HCF	21 days	Mar 20 '23	Apr 9 '23		378	398	0%															
398	Water tightness test for roof slab of HCF	21 days	Apr 10 '23	Apr 30 '23		397		0%															
399	Provisional of Fire Service, Flushing and Fresh Water Supply by WSD	300 days	May 1 '22	Feb 24 '23				0%															
400	WWO542 design submission for Fire Service, Flushing and Fresh Water Supply	150 days	May 1 '22	Sep 27 '22			401	0%															
401	Acceptance of WWO542 submission by WSD	90 days	Sep 28 '22	Dec 26 '22		400	402,418	0%															
402	Provision of water supply to Part 1 by WSD	60 days	Dec 27 '22	Feb 24 '23		401		0%															
403	Construction of roadworks	153 days	Mar 20 '23	Aug 19 '23				0%															
404	Construction of fence wall	153 days	Mar 20 '23	Aug 19 '23		374	42655,41555	0%															
405	Type-2 & Type-3 fence wall at West side (198m)	45 days	Mar 20 '23	May 3 '23			406,418,413	0%															
406	Type-1 fence wall at East side (189m)	45 days	May 4 '23	Jun 17 '23		405	407,417	0%															
407	Type-3 fence wall at North side (44m)	14 days	Jun 18 '23	Jul 1 '23		406	408	0%															
408	Type-4 fence wall at middle (28m)	14 days	Jul 2 '23	Jul 15 '23		407	409	0%															
409	Type-2 & Type-3 fence wall at South side (37m)	14 days	Jul 16 '23	Jul 29 '23		408	412,414	0%															
410	Detailed design of Entrance Logo Feature	60 days	Mar 20 '23	May 18 '23			411	0%															
411	Fabrication of Entrance Gates and Logo Feature	60 days	May 19 '23	Jul 17 '23		410	412	0%															
412	Installation of Gate 1 and Gate 2	3 days	Jul 30 '23	Aug 1 '23		409,411		0%															
413	Fabrication of steelworks	66 days	May 4 '23	Jul 8 '23		405	414	0%															
414	Installation of wall finishes and steelworks	21 days	Jul 30 '23	Aug 19 '23		413,409		0%															
415	Construction of River Promenade	150 days	Mar 20 '23	Aug 16 '23		40455		0%															
416	Detailed design of River Promenade	60 days	Mar 20 '23	May 18 '23			417	0%															
417	Construction of River Promenade																						

ID	Task Name	Duration	Start	Finish	TRA	Predecessors	Successors	% Complete	1	2022	2023	2024	2025	2026									
									Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
550	CLP to install Transformers and Cabling	7 days	Jul 3 '23	Jul 9 '23		548,549,418	552	0%															
551	Lead time for power energization	42 days	May 5 '23	Jun 15 '23		545		0%															
552	Power Energization from CLP Transformer to LVSB	3 days	Jul 10 '23	Jul 12 '23		550,545	553	0%															
553	Power Energization from LVSB to All Equipment	3 days	Jul 13 '23	Jul 15 '23		552		0%															
554	FS / DG Inspection Related Items	416 days	Aug 1 '22	Sep 20 '23				0%															
555	VAC Desgin Submission to FSD	60 days	Aug 1 '22	Sep 29 '22				0%															
556	FS related statutory submission to FSD	60 days	Aug 1 '22	Sep 29 '22				0%															
557	T&C of FS Related Installation (Integrated Test & Rehearsal)	14 days	Aug 2 '23	Aug 15 '23		423,524,540,556,558,562		0%															
558	Submission of FSI 314 & 501	7 days	Aug 16 '23	Aug 22 '23		557	559	0%															
559	Target FS Inpection	15 days	Aug 23 '23	Sep 6 '23		558	560	0%															
560	Obtain FSD approval letter (Form FS172 Fire Certificate)	14 days	Sep 7 '23	Sep 20 '23		559		0%															
561	DG Design Submission to FSD	30 days	Sep 18 '22	Oct 17 '22		485FS+30 days	562	0%															
562	DG Inspection	30 days	Aug 16 '23	Sep 14 '23		534,557,561	563	0%															
563	Obtain DG License	1 day	Sep 15 '23	Sep 15 '23		562		0%															
564	Preliminary Test of Equipment	17 days	Jul 24 '23	Aug 9 '23		523,540	573	0%															
565	Inspection of Equipment/System with SOR	3 days	Jul 24 '23	Jul 26 '23			566	0%															
566	Trial Run of Equipment/System	4 days	Jul 27 '23	Jul 30 '23		565		0%															
567	Site Acceptance Test (SAT) of Equipment/Systems with SOR	17 days	Jul 24 '23	Aug 9 '23				0%															
568	Submission	97 days	Jun 1 '23	Sep 5 '23				0%															
569	Submission of Testing Procedures & Commissioning Plan	45 days	Jun 1 '23	Jul 15 '23			573	0%															
570	Submission of As Fitted Drawings	14 days	Jul 24 '23	Aug 6 '23		523	571,57255	0%															
571	Submission of Manual	30 days	Aug 7 '23	Sep 5 '23		570		0%															
572	Submission of Training Material	14 days	Jul 24 '23	Aug 6 '23		57055		0%															
573	System Commissioning Test	60 days	Aug 10 '23	Oct 8 '23		564,569	58555	0%															
574	Planned completion for section 1	0 days	Oct 8 '23	Oct 8 '23		175FF,450FF		0%															
575	Planned completion for section 2	0 days	Oct 3 '23	Oct 3 '23		443FF		0%															
576																							
577	Section 3 - Modification of Table Hill Reclaimed Water Service Reservoir	738 days	Oct 1 '21	Oct 8 '23				0%															
578	Access Date (part 2 of the Site)	1 day	Oct 1 '21	Oct 1 '21				0%															
579	Initial survey and condition survey	45 days	Feb 7 '22	Mar 23 '22			580FS+117 day	0%															
580	Design submission and acceptance of the supplementary dosing and dyeing system (E&M)	141 days	Jul 19 '22	Dec 6 '22		579FS+117 days	581FS-60 days	0%															
581	Submission and acceptance of method statement for supplementary dosing and dyeing system	60 days	Oct 8 '22	Dec 6 '22		580FS-60 days	582	0%															
582	Selection of sub-contractor	60 days	Dec 7 '22	Feb 4 '23		581	583	0%															
583	Construction of chemical room	70 days	Feb 5 '23	Apr 15 '23		582	584	0%															
584	Installation of supplementary dosing and dyeing system	90 days	Apr 16 '23	Jul 14 '23		583	585	0%															
585	T&C of E&M equipment	60 days	Aug 10 '23	Oct 8 '23		584,573SS	586FF	0%															
586	Planned completion for section 3	0 days	Oct 8 '23	Oct 8 '23		585FF		0%															
587																							
588	Section 4 - Water main laying works in part 3 of the Site	884.5 days	Jul 30 '21	Dec 31 '23				0%															
589	Access Date (part 3 of the Site)	1 day	Jul 30 '21	Jul 30 '21			590	0%															
590	Initial survey (utility survey, condition survey, initial photo)	90 days	Jul 31 '21	Oct 28 '21		589		0%															
591	1st TMLG meeting	1 day	Nov 15 '21	Nov 15 '21			592	0%															
592	Application and approval of XP and TTA, including local consultation	122 days	Nov 16 '21	Mar 17 '22		591	593,598	0%															
593	Implementation of TTA by stages	465 days	Mar 18 '22	Jun 25 '23		592		0%															
594	Procurement and Delivery of pipes, fittings and related materials	60 days	Feb 10 '22	Apr 10 '22				0%															
595	Submission and acceptance of method statement and material	60 days	Feb 10 '22	Apr 10 '22				0%															
596	Excavation of Inspection Pit	396 days	Sep 1 '22	Oct 1 '23				0%															
597	Mainlaying by open trench method (RW03 & RW43)	692.5 days	Feb 7 '22	Dec 31 '23			1000FF	0%															
598	RW03 : DN600 DI pipe - 1092m (XP ID: 1301128, 1301129)	561 days	Mar 18 '22	Sep 29 '23		592		0%															
599	Team A : CH000 - CH550	561 days	Mar 18 '22	Sep 29 '23			787	0%															
600	CH450 - CH550 (100m)	178 days	Mar 18 '22	Sep 11 '22			616	0%															
601	TTA establishment	3 days	Mar 18 '22	Mar 20 '22			602	0%															
602	CE-041 _Inclement Weather in March 2022	4.5 days	Mar 21 '22	Mar 25 '22		601	603	0%															
603	Hard material excavation and disposal	4 days	Mar 25 '22	Mar 29 '22		602	604	0%															
604	Soil excavation , laying sheetpile and disposal	14 days	Mar 29 '22	Apr 12 '22		603	605	0%															
605	Obstruction of unchart 900mm pipe	10 days	Apr 12 '22	Apr 22 '22		604	606	0%															
606	Pending for setting out of DSD	14 days	Apr 22 '22	May 6 '22		605	607	0%															
607	Amendment of ELS	28 days	May 6 '22	Jun 3 '22		606	608	0%															
608	CE-052 _Inclement Weather in May 2022 (under assessment)	6 days	Jun 3 '22	Jun 9 '22		607	609	0%															
609	Treatment of bedding	21 days	Jun 9 '22	Jun 30 '22		608	610	0%															
610	CE-053 _Inclement Weather in June 2022 (under assessment)	6.5 days	Jun 30 '22	Jul 6 '22		609	611	0%															
611	Pipe laying D.I. & PE (DSD's pipe)	36 days	Jul 7 '22	Aug 11 '22		610	612	0%															
612	CE-054 _Inclement Weather in July 2022 (under assessment)	4 days	Aug 12 '22	Aug 15 '22		611	613	0%															
613	Backfilling sand/aggregate, concurrent bend block/chambers	11 days	Aug 16 '22	Aug 26 '22		612	614	0%															
614	Reinstatement	1 day	Aug 27 '22	Aug 27 '22		613	615	0%															
615	CE-068 _Inclement Weather in August 2022	15 days	Aug 28 '22	Sep 11 '22		614		0%															
616	CH450 - CH450 (30m)	43 days	Sep 12 '22	Oct 24 '22		600	624	0%															
617	TTA establishment	1 day	Sep 12 '22	Sep 12 '22			618	0%															
618	Hard material excavation and disposal	1 day	Sep 13 '22	Sep 13 '22		617	619	0%															
619	Soil excavation , laying sheetpile and disposal	14 days	Sep 14 '22	Sep 27 '22		618	620	0%															
620	Treatment of bedding	1 day	Sep 28 '22	Sep 28 '22		619	621	0%															
621	Pipe laying D.I.	10 days	Sep 29 '22	Oct 8 '22		620	622	0%															
622	Backfilling sand/aggregate, concurrent bend block/chambers	14 days	Oct 9 '22	Oct 22 '22		621	623	0%															
623	Reinstatement	2 days	Oct 23 '22	Oct 24 '22		622		0%															
624	CH390 - CH420 (30m)	83 days	Oct 25 '22	Jan 15 '23		616	632	0%															
625	TTA establishment	1 day	Oct 25 '22	Oct 25 '22			626	0%															
626	Hard material excavation and disposal	1 day	Oct 26 '22	Oct 26 '22		625	627	0%															
627	Soil excavation , laying sheetpile and disposal	45 days	Oct 27 '22	Dec 10 '22		626	628	0%															
628	Treatment of bedding	7 days	Dec 11 '22	Dec 17 '22		627	629	0%															
629	Pipe laying D.I.	14 days	Dec 18 '22	Dec 31 '22		628	630	0%															
630	Backfilling sand/aggregate, concurrent bend block/chambers	14 days	Jan 1 '23	Jan 14 '23		629	631	0%															
631	Reinstatement	1 day	Jan 15 '23	Jan 15 '23		630		0%															
632	CH360 - CH390 (30m)	28 days	Jan 16 '23	Feb 12 '23		624	640	0%															
633	TTA establishment	1 day	Jan 16 '23	Jan 16 '23			634	0%															

ID	Task Name	Duration	Start	Finish	TRA	Predecessors	Successors	% Complete	1	2022	2023	2024	2025	2026									
									Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
771	TTA establishment	1 day	Jun 28 '23	Jun 29 '23			772	0%															
772	Hard material excavation and disposal	1 day	Jun 29 '23	Jun 30 '23	771		773	0%															
773	Soil excavation , laying sheetpile and disposal	7 days	Jun 30 '23	Jul 7 '23	772		774	0%															
774	Treatment of bedding	2 days	Jul 7 '23	Jul 9 '23	773		775	0%															
775	Pipe laying D.I.	4 days	Jul 9 '23	Jul 13 '23	774		776	0%															
776	Backfilling sand/aggregate, concurrent bend block/chambers	14 days	Jul 13 '23	Jul 27 '23	775		777	0%															
777	Reinstatement	1 day	Jul 27 '23	Jul 28 '23	776			0%															
778	CH1040 - CH1090 (50m)	47 days	Jul 28 '23	Sep 13 '23	770		786	0%															
779	TTA establishment	1 day	Jul 28 '23	Jul 29 '23			780	0%															
780	Hard material excavation and disposal	2 days	Jul 29 '23	Jul 31 '23	779		781	0%															
781	Soil excavation , laying sheetpile and disposal	7 days	Jul 31 '23	Aug 7 '23	780		782	0%															
782	Treatment of bedding	7 days	Aug 7 '23	Aug 14 '23	781		783	0%															
783	Pipe laying D.I.	14 days	Aug 14 '23	Aug 28 '23	782		784	0%															
784	Backfilling sand/aggregate, concurrent bend block/chambers	14 days	Aug 28 '23	Sep 11 '23	783		785	0%															
785	Reinstatement	2 days	Sep 11 '23	Sep 13 '23	784			0%															
786	Pressure test, swabbing and CCTV	15 days	Sep 13 '23	Sep 28 '23	778			0%															
787	Overall pressure test	15 days	Sep 30 '23	Oct 14 '23	599,695		788	0%															
788	Pipe connection and completion	30 days	Oct 15 '23	Nov 13 '23	787			0%															
789	RW43 : DN150 DI pipe - 1144m (KP ID: 1301130, 1301131)	647.5 days	Feb 7 '22	Nov 16 '23				0%															
790	Team A CH370 to CH850 (480m)	644.5 days	Feb 10 '22	Nov 16 '23				998	0%														
791	Team A CH640 to CH680 (40m)	179.5 days	Feb 10 '22	Aug 8 '22				986	0%														
792	Pending for IIB of pipe fittings	99 days	Feb 10 '22	May 19 '22				793	0%														
793	TTA establishment	1 day	May 20 '22	May 20 '22	792			794	0%														
794	Hard material excavation and disposal	2 days	May 21 '22	May 22 '22	793			795	0%														
795	CE-052 _ Inclement Weather in May 2022 (under assessment)	6 days	May 23 '22	May 28 '22	794			796	0%														
796	Soil excavation , laying sheetpile and disposal	7 days	May 29 '22	Jun 4 '22	795			797	0%														
797	Treatment of bedding	2 days	Jun 5 '22	Jun 6 '22	796			798	0%														
798	CE-053 _ Inclement Weather in June 2022 (under assessment)	6.5 days	Jun 7 '22	Jun 13 '22	797			799	0%														
799	Pipe laying D.I.	7 days	Jun 13 '22	Jun 20 '22	798			800	0%														
800	CE-054 _ Inclement Weather in July 2022 (under assessment)	4 days	Jun 20 '22	Jun 24 '22	799			801	0%														
801	Works suspended by Sheung Shui Heung	30 days	Jun 24 '22	Jul 24 '22	800			802	0%														
802	Backfilling general fill and compaction	14 days	Jul 24 '22	Aug 7 '22	801			803	0%														
803	Reinstatement	1 day	Aug 7 '22	Aug 8 '22	802			805	0%														
804	Team A CH420 to CH450 (35m)	38 days	Aug 8 '22	Sep 15 '22				0%															
805	TTA establishment	1 day	Aug 8 '22	Aug 9 '22	803			806	0%														
806	Hard material excavation and disposal	1 day	Aug 9 '22	Aug 10 '22	805			807	0%														
807	CE-068 _ Inclement Weather in August 2022	15 days	Aug 10 '22	Aug 25 '22	806			808	0%														
808	Soil excavation , laying sheetpile and disposal	3 days	Aug 25 '22	Aug 28 '22	807			809	0%														
809	Treatment of bedding	1 day	Aug 28 '22	Aug 29 '22	808			810	0%														
810	Pipe laying D.I.	2 days	Aug 29 '22	Aug 31 '22	809			811	0%														
811	Backfilling general fill and compaction	14 days	Aug 31 '22	Sep 14 '22	810			812	0%														
812	Reinstatement	1 day	Sep 14 '22	Sep 15 '22	811			814	0%														
813	Team A CH410 to CH420 (10m)	13 days	Sep 15 '22	Sep 28 '22				0%															
814	TTA establishment	1 day	Sep 15 '22	Sep 16 '22	812			815	0%														
815	Hard material excavation and disposal	1 day	Sep 16 '22	Sep 17 '22	814			816	0%														
816	Soil excavation , laying sheetpile and disposal	1 day	Sep 17 '22	Sep 18 '22	815			817	0%														
817	Treatment of bedding	1 day	Sep 18 '22	Sep 19 '22	816			818	0%														
818	Pipe laying D.I.	1 day	Sep 19 '22	Sep 20 '22	817			819	0%														
819	Backfilling general fill and compaction	7 days	Sep 20 '22	Sep 27 '22	818			820	0%														
820	Reinstatement	1 day	Sep 27 '22	Sep 28 '22	819			822	0%														
821	Team A CH450 to CH500 (50m)	19 days	Sep 28 '22	Oct 17 '22				0%															
822	TTA establishment	1 day	Sep 28 '22	Sep 29 '22	820			823	0%														
823	Hard material excavation and disposal	2 days	Sep 29 '22	Oct 1 '22	822			824	0%														
824	Soil excavation , laying sheetpile and disposal	4 days	Oct 1 '22	Oct 5 '22	823			825	0%														
825	Treatment of bedding	1 day	Oct 5 '22	Oct 6 '22	824			826	0%														
826	Pipe laying D.I.	3 days	Oct 6 '22	Oct 9 '22	825			827	0%														
827	Backfilling general fill and compaction	7 days	Oct 9 '22	Oct 16 '22	826			828	0%														
828	Reinstatement	1 day	Oct 16 '22	Oct 17 '22	827			830	0%														
829	Team A CH400 to CH410 (10m)	23 days	Oct 17 '22	Nov 9 '22				0%															
830	TTA establishment	1 day	Oct 17 '22	Oct 18 '22	828			831	0%														
831	Hard material excavation and disposal	1 day	Oct 18 '22	Oct 19 '22	830			832	0%														
832	Soil excavation , laying sheetpile and disposal	4 days	Oct 19 '22	Oct 23 '22	831			833	0%														
833	Treatment of bedding	1 day	Oct 23 '22	Oct 24 '22	832			834	0%														
834	Pipe laying D.I.	1 day	Oct 24 '22	Oct 25 '22	833			835	0%														
835	Backfilling general fill and compaction	14 days	Oct 25 '22	Nov 8 '22	834			836	0%														
836	Reinstatement	1 day	Nov 8 '22	Nov 9 '22	835			838	0%														
837	Team A CH370 to CH400 (30m)	28 days	Nov 9 '22	Dec 7 '22				0%															
838	TTA establishment	1 day	Nov 9 '22	Nov 10 '22	836			839	0%														
839	Hard material excavation and disposal	1 day	Nov 10 '22	Nov 11 '22	838			840	0%														
840	Soil excavation , laying sheetpile and disposal	7 days	Nov 11 '22	Nov 18 '22	839			841	0%														
841	Treatment of bedding	1 day	Nov 18 '22	Nov 19 '22	840			842	0%														
842	Pipe laying D.I.	3 days	Nov 19 '22	Nov 22 '22	841			843	0%														
843	Backfilling general fill and compaction	14 days	Nov 22 '22	Dec 6 '22	842			844	0%														
844	Reinstatement	1 day	Dec 6 '22	Dec 7 '22	843			846	0%														
845	Team A CH500 to CH550 (50m)	30 days	Dec 7 '22	Jan 6 '23				0%															
846	TTA establishment	1 day	Dec 7 '22	Dec 8 '22	844			847	0%														
847	Hard material excavation and disposal	2 days	Dec 8 '22	Dec 10 '22	846			848	0%														
848	Soil excavation , laying sheetpile and disposal	7 days	Dec 10 '22	Dec 17 '22	847			849	0%														
849	Treatment of bedding	2 days	Dec 17 '22	Dec 19 '22	848			850	0%														
850	Pipe laying D.I.	2 days	Dec 19 '22	Dec 21 '22	849			851	0%														
851	Backfilling general fill and compaction	14 days	Dec 21 '22	Jan 4 '23	850			852	0%														
852	Reinstatement	2 days	Jan 4 '23	Jan 6 '23	851			854	0%														
853	Team A CH550 to CH580 (30m)	29 days	Jan 6 '23	Feb 4 '23				0%															
854	TTA establishment	1 day	Jan 6 '23	Jan 7 '23	852			855	0%														
855	Hard material excavation and disposal	2 days	Jan 7 '23	Jan 9 '23	854			856	0%														
856	Soil excavation , laying sheetpile and disposal	7 days	Jan 9 '23	Jan 16 '23	855			857	0%														
857	Treatment of bedding	2 days	Jan 16 '23	Jan 18 '23	856			858	0%														

ID	Task Name	Duration	Start	Finish	TRA	Predecessors	Successors	% Complete	T1	2022	2023	2024	2025	2026	
									Q2	Q3	Q4	Q1	Q2	Q3	Q4
882	Pipe laying D.I.	2 days	Apr 18 '23	Apr 20 '23		881	883	0%							
883	Backfilling general fill and compaction	14 days	Apr 20 '23	May 4 '23		882	884	0%							
884	Reinstatement	1 day	May 4 '23	May 5 '23		883	886	0%							
885	Team A CH640 to CH670 (30m)	30 days	May 5 '23	Jun 4 '23				0%							
886	TTA establishment	1 day	May 5 '23	May 6 '23		884	887	0%							
887	Hard material excavation and disposal	1 day	May 6 '23	May 7 '23		886	888	0%							
888	Soil excavation , laying sheetpile and disposal	10 days	May 7 '23	May 17 '23		887	889	0%							
889	Treatment of bedding	1 day	May 17 '23	May 18 '23		888	890	0%							
890	Pipe laying D.I.	2 days	May 18 '23	May 20 '23		889	891	0%							
891	Backfilling general fill and compaction	14 days	May 20 '23	Jun 3 '23		890	892	0%							
892	Reinstatement	1 day	Jun 3 '23	Jun 4 '23		891	894	0%							
893	Team A CH640 to CH670 (30m)	30 days	Jun 4 '23	Jul 4 '23				0%							
894	TTA establishment	1 day	Jun 4 '23	Jun 5 '23		892	895	0%							
895	Hard material excavation and disposal	1 day	Jun 5 '23	Jun 6 '23		894	896	0%							
896	Soil excavation , laying sheetpile and disposal	10 days	Jun 6 '23	Jun 16 '23		895	897	0%							
897	Treatment of bedding	1 day	Jun 16 '23	Jun 17 '23		896	898	0%							
898	Pipe laying D.I.	2 days	Jun 17 '23	Jun 19 '23		897	899	0%							
899	Backfilling general fill and compaction	14 days	Jun 19 '23	Jul 3 '23		898	900	0%							
900	Reinstatement	1 day	Jul 3 '23	Jul 4 '23		899	901	0%							
901	Team A CH670 to CH850 (180m)	120 days	Jul 4 '23	Nov 1 '23		900	902	0%							
902	Pressure test, swabbing and CCTV	15 days	Nov 1 '23	Nov 16 '23		901		0%							
903	Team A1 : CH850 to CH1130 (280m)	287 days	Jan 1 '23	Oct 14 '23			998	0%							
904	Team A1 CH1115 to CH1130 (15m)	42 days	Jan 1 '23	Feb 11 '23				0%							
905	TTA establishment	1 day	Jan 1 '23	Jan 1 '23			906	0%							
906	Hard material excavation and disposal	1 day	Jan 2 '23	Jan 2 '23		905	907	0%							
907	Soil excavation , laying sheetpile and disposal	14 days	Jan 3 '23	Jan 16 '23		906	908	0%							
908	Treatment of bedding	2 days	Jan 17 '23	Jan 18 '23		907	909	0%							
909	Pipe laying D.I.	7 days	Jan 19 '23	Jan 25 '23		908	910	0%							
910	Backfilling general fill and compaction	14 days	Jan 26 '23	Feb 8 '23		909	911	0%							
911	Reinstatement	3 days	Feb 9 '23	Feb 11 '23		910	912	0%							
912	Team A1 CH850 to CH1115 (265m)	230 days	Feb 12 '23	Sep 29 '23		911	913	0%							
913	Pressure test, swabbing and CCTV	15 days	Sep 30 '23	Oct 14 '23		912		0%							
914	Team B CH000 to CH370 (370m)	533.5 days	Feb 7 '22	Jul 25 '23			998	0%							
915	Team B CH220 to CH245 (25m)	144.5 days	Feb 7 '22	Jul 1 '22				0%							
916	Pending for release of TTA from other Contractor	102 days	Feb 7 '22	May 19 '22			917	0%							
917	TTA establishment	1 day	May 20 '22	May 20 '22		916	918	0%							
918	Hard material excavation and disposal	1 day	May 21 '22	May 21 '22		917	919	0%							
919	CE-052 _ Inclement Weather in May 2022 (under assessment)	6 days	May 22 '22	May 27 '22		918	920	0%							
920	Soil excavation , laying sheetpile and disposal	7 days	May 28 '22	Jun 3 '22		919	921	0%							
921	Treatment of bedding	3 days	Jun 4 '22	Jun 6 '22		920	922	0%							
922	Pipe laying D.I.	3 days	Jun 7 '22	Jun 9 '22		921	923	0%							
923	Backfilling general fill and compaction	14 days	Jun 10 '22	Jun 23 '22		922	924	0%							
924	CE-053 _ Inclement Weather in June 2022 (under assessment)	6.5 days	Jun 24 '22	Jun 30 '22		923	925	0%							
925	Reinstatement	1 day	Jun 30 '22	Jul 1 '22		924	927	0%							
926	Team B CH190 to CH220 (30m)	22 days	Jul 1 '22	Jul 23 '22				0%							
927	TTA establishment	1 day	Jul 1 '22	Jul 2 '22		925	928	0%							
928	Hard material excavation and disposal	1 day	Jul 2 '22	Jul 3 '22		927	929	0%							
929	Soil excavation , laying sheetpile and disposal	3 days	Jul 3 '22	Jul 6 '22		928	930	0%							
930	Treatment of bedding	1 day	Jul 6 '22	Jul 7 '22		929	931	0%							
931	Pipe laying D.I.	1 day	Jul 7 '22	Jul 8 '22		930	933,932	0%							
932	CE-054 _ Inclement Weather in July 2022 (under assessment)	4 days	Jul 8 '22	Jul 12 '22		931		0%							
933	Backfilling general fill and compaction	14 days	Jul 8 '22	Jul 22 '22		931	934	0%							
934	Reinstatement	1 day	Jul 22 '22	Jul 23 '22		933	936	0%							
935	Team B CH245 to CH285 (40m)	20 days	Jul 23 '22	Aug 12 '22				0%							
936	TTA establishment	1 day	Jul 23 '22	Jul 24 '22		934	937	0%							
937	Hard material excavation and disposal	1 day	Jul 24 '22	Jul 25 '22		936	938	0%							
938	Soil excavation , laying sheetpile and disposal	7 days	Jul 25 '22	Aug 1 '22		937	939	0%							
939	Treatment of bedding	1 day	Aug 1 '22	Aug 2 '22		938	940	0%							
940	Pipe laying D.I.	2 days	Aug 2 '22	Aug 4 '22		939	941	0%							
941	Backfilling general fill and compaction	7 days	Aug 4 '22	Aug 11 '22		940	942	0%							
942	Reinstatement	1 day	Aug 11 '22	Aug 12 '22		941		0%							
943	Team B CH285 to CH315 (30m)	42 days	Aug 12 '22	Sep 23 '22				0%							
944	TTA establishment	1 day	Aug 12 '22	Aug 13 '22		942	945	0%							
945	Hard material excavation and disposal	1 day	Aug 13 '22	Aug 14 '22		944	946	0%							
946	Soil excavation , laying sheetpile and disposal	5 days	Aug 14 '22	Aug 19 '22		945	947	0%							
947	CE-068 _ Inclement Weather in August 2022	15 days	Aug 19 '22	Sep 3 '22		946	948	0%							
948	Treatment of bedding	2 days	Sep 3 '22	Sep 5 '22		947	949	0%							
949	Pipe laying D.I.	3 days	Sep 5 '22	Sep 8 '22		948	950	0%							
950	Backfilling general fill and compaction	14 days	Sep 8 '22	Sep 22 '22		949	951	0%							
951	Reinstatement	1 day	Sep 22 '22	Sep 23 '22		950	953	0%							
952	Team B CH315 to CH340 (25m)	25 days	Sep 23 '22	Oct 18 '22				0%							
953	TTA establishment	1 day	Sep 23 '22	Sep 24 '22		951	954	0%							
954	Hard material excavation and disposal	1 day	Sep 24 '22	Sep 25 '22		953	955	0%							
955	Soil excavation , laying sheetpile and disposal	4 days	Sep 25 '22	Sep 29 '22		954	956	0%							
956	Treatment of bedding	1 day	Sep 29 '22	Sep 30 '22		955	957	0%							
957	Pipe laying D.I.	3 days	Sep 30 '22	Oct 3 '22		956	958	0%							
958	Backfilling general fill and compaction	14 days	Oct 3 '22	Oct 17 '22		957	959	0%							
959	Reinstatement	1 day	Oct 17 '22	Oct 18 '22		958	961	0%							
960	Team B CH0 to CH150 (150m)	130 days	Oct 18 '22	Feb 25 '23				0%							
961	TTA establishment	1 day	Oct 18 '22	Oct 19 '22		959	962	0%							
962	Hard material excavation and disposal	7 days	Oct 19 '22	Oct 26 '22		961	963	0%							
963	Soil excavation , laying sheetpile and disposal	21 days	Oct 26 '22	Nov 16 '22		962	964	0%							
964	Treatment of bedding	7 days	Nov 16 '22	Nov 23 '22		963	965	0%							
965	Pending for confirmation of design alignment	70 days	Nov 23 '22	Feb 1 '23		964	966	0%							
966	Pipe laying D.I.	7 days	Feb 1 '23	Feb 8 '23		965	967	0%							
967	Backfilling gernal fill and compaction	14 days	Feb 8 '23	Feb 22 '23		966	968	0%							
968	Reinstatement	3 days	Feb 22 '23	Feb 25 '23		967	970	0%							
969	Team B CH150 to CH190 (40m)	37 days	Feb 25 '23	Apr 3 '23				0%							
970	TTA establishment	1 day	Feb 25 '23	Feb 26 '23		968	971	0%							
971	Hard material excavation and disposal	2 days	Feb 26 '23	Feb 28 '23		970	972	0%							
972	Soil excavation , laying sheetpile and disposal	14 days	Feb 28 '23	Mar 14 '23		971	973	0%							
973	Treatment of bedding	2 days	Mar 14 '23	Mar 16 '23		972	974	0%							
974	Pipe laying D.I.	3 days	Mar 16 '23	Mar 19 '23		973	975	0%							
975	Backfilling general fill and compaction	14 days	Mar 19 '23	Apr 2 '23		974	976	0%							
976	Reinstatement	1 day	Apr 2 '23	Apr 3 '23		975	978	0%							
977	Team B CH340 to CH370 (30m)	98 days	Apr 3 '23	Jul 10 '23				0%							
978	TTA establishment	7 days	Apr 3 '23	Apr 10 '23		976	979	0%							
979	Hard material excavation and disposal	14 days	Apr 10 '23	Apr 24 '23		978	980	0%							
980	Soil excavation , laying sheetpile and disposal	21 days	Apr 24 '23	May 15 '23		979	981	0%							
981	Treatment of bedding	14 days	May 15 '23	May 29 '23		980	982	0%							
982	Pipe laying D.I.	21 days	May 29 '23	Jun 19 '23		981	983	0%							
983	Backfilling general fill and compaction	14 days	Jun 19 '23	Jul 3 '23		982	984	0%							
984	Reinstatement	7 days	Jul 3 '23	Jul 10 '23		983	985	0%							
985	Pressure test, swabbing and CCTV	15 days	Jul 10 '23	Jul 25 '23		984		0%							
986	Team C CH710 to CH970 (260m) -within the scope of Shuang Shui Hueng	399 days	Aug 8 '22	Sep 11 '23		791	998	0%							
987	CE-068 _ Inclement Weather in August 2022	15 days	Aug 8 '22	Aug 23 '22			988	0%							
988	Pending agreement of Shuang Shui Hueng villagers	120 days	Aug 23 '22	Dec 21 '22		987	990,98955+14	0%							
989	XP application for alternative alignment of watermain	120 days	Sep 6 '22	Jan 4 '23		98855+14 days	990	0%							
990	TTA establishment	14 days	Jan 4 '23	Jan 18 '23		988,989	991	0%							
991	Hard material excavation and disposal	28 days	Jan 18 '23	Feb 15 '23		990	992	0%							
992	Soil excavation , laying sheetpile and disposal	90 days	Feb 15 '23	May 16 '23		991	993	0%							














Project: 3WSD20 Programme Date: Jan '30 '23	Task		Inactive Task		Manual Summary Rollup		External Milestone		Manual Progress	
	Split		Inactive Milestone		Manual Summary		Deadline			
	Milestone		Inactive Summary		Start-only		Critical			
	Summary		Manual Task		Finish-only		Critical Split			
	Project Summary		Duration-only		External Tasks		Progress			
	Page 9									

ID	Task Name	Duration	Start	Finish	TRA	Predecessors	Successors	% Complete	1	2022	2023	2024	2025	2026									
									Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
993	Treatment of bedding	30 days	May 16 '23	Jun 15 '23		992	994	0%															
994	Pipe laying D.I.	14 days	Jun 15 '23	Jun 29 '23		993	995	0%															
995	Backfilling general fill and compaction	45 days	Jun 29 '23	Aug 13 '23		994	996	0%															
996	Reinstatement	14 days	Aug 13 '23	Aug 27 '23		995	997	0%															
997	Pressure test, swabbing and CCTV	15 days	Aug 27 '23	Sep 11 '23		996		0%															
998	Overall pressure testing	15 days	Nov 16 '23	Dec 1 '23		790,914,986,90	999	0%															
999	Pipe connection and completion	30 days	Dec 1 '23	Dec 31 '23		998		0%															
1000	Planned completion for section 4	0 days	Dec 31 '23	Dec 31 '23		597FF		0%															
1001																							
1002	Section 5 - Water main laying works in part 4 of the Site	1096 days	Jul 30 '21	Jul 29 '24				0%															
1003	Access Date (part 4 of the Site)	1 day	Jul 30 '21	Jul 30 '21			1004	0%															
1004	Initial survey (utility survey, condition survey, initial photo)	90 days	Jul 31 '21	Oct 28 '21		1003	1005	0%															
1005	Application and approval of XP and TTA	116 days	Nov 1 '21	Feb 24 '22		1004	1011	0%															
1006	Procurement and Delivery of pipes, fittings and related materials	100 days	Feb 28 '22	Jun 7 '22			1011	0%															
1007	Submission and acceptance of method statement and material	60 days	Apr 11 '22	Jun 9 '22				0%															
1008	Submission and acceptance of method statement and temp work design for trenchless works	60 days	Dec 1 '22	Jan 29 '23			1011	0%															
1009	Excavation of Inspection Pit	600 days	Sep 1 '22	Apr 22 '24				0%															
1010	Mainlaying by trenchless method (RW04)	519 days	Jan 30 '23	Jul 1 '24			1222	0%															
1011	RW04 : DN450 DI pipe (trenchless)	519 days	Jan 30 '23	Jul 1 '24	60	1005,1006,1008		0%															
1012	Wo Tai Street (70m) - TBM Method	127 days	Jan 30 '23	Jun 5 '23				0%															
1013	TTA implementation	1 day	Jan 30 '23	Jan 30 '23			1014	0%															
1014	Contruction of jacking pit and receiving pit	45 days	Jan 31 '23	Mar 16 '23		1013	1015	0%															
1015	Trenchless works and pipe laying	45 days	Mar 17 '23	Apr 30 '23		1014	1016	0%															
1016	Manhole / Chamber construction	21 days	May 1 '23	May 21 '23		1015	1017	0%															
1017	Backfilling and compaction	14 days	May 22 '23	Jun 4 '23		1016	1018	0%															
1018	Reinstatement	1 day	Jun 5 '23	Jun 5 '23		1017	1020FS-30 day	0%															
1019	Ma Sik Road (70m) - TBM Method	128 days	May 7 '23	Sep 11 '23				0%															
1020	TTA implementation	1 day	May 7 '23	May 7 '23		1018FS-30 days	1021	0%															
1021	Contruction of jacking pit and receiving pit	45 days	May 8 '23	Jun 21 '23		1020	1022	0%															
1022	Trenchless works and pipe laying	45 days	Jun 22 '23	Aug 5 '23		1021	1023	0%															
1023	Manhole / Chamber construction	21 days	Aug 6 '23	Aug 26 '23		1022	1024	0%															
1024	Backfilling and compaction	14 days	Aug 27 '23	Sep 9 '23		1023	1025	0%															
1025	Reinstatement	2 days	Sep 10 '23	Sep 11 '23		1024	1027FS-30 day	0%															
1026	Luen Chit Street (70m) - TBM Method	128 days	Aug 13 '23	Dec 18 '23				0%															
1027	TTA implementation	1 day	Aug 13 '23	Aug 13 '23		1025FS-30 days	1028	0%															
1028	Contruction of jacking pit and receiving pit	45 days	Aug 14 '23	Sep 27 '23		1027	1029	0%															
1029	Trenchless works and pipe laying	45 days	Sep 28 '23	Nov 11 '23		1028	1030	0%															
1030	Manhole / Chamber construction	21 days	Nov 12 '23	Dec 2 '23		1029	1031	0%															
1031	Backfilling and compaction	14 days	Dec 3 '23	Dec 16 '23		1030	1032	0%															
1032	Reinstatement	2 days	Dec 17 '23	Dec 18 '23		1031	1034FS-30 day	0%															
1033	Luen Sum Road (70m) - TBM Method	128 days	Nov 19 '23	Mar 25 '24				0%															
1034	TTA implementation	1 day	Nov 19 '23	Nov 19 '23		1032FS-30 days	1035	0%															
1035	Contruction of jacking pit and receiving pit	45 days	Nov 20 '23	Jan 3 '24		1034	1036	0%															
1036	Trenchless works and pipe laying	45 days	Jan 4 '24	Feb 17 '24		1035	1037	0%															
1037	Manhole / Chamber construction	21 days	Feb 18 '24	Mar 9 '24		1036	1038	0%															
1038	Backfilling and compaction	14 days	Mar 10 '24	Mar 23 '24		1037	1039	0%															
1039	Reinstatement	2 days	Mar 24 '24	Mar 25 '24		1038	1041FS-30 day	0%															
1040	Fanling Lau Road (70m) - TBM Method	128 days	Feb 25 '24	Jul 1 '24				0%															
1041	TTA implementation	1 day	Feb 25 '24	Feb 25 '24		1039FS-30 days	1042	0%															
1042	Contruction of jacking pit and receiving pit	45 days	Feb 26 '24	Apr 10 '24		1041	1043	0%															
1043	Trenchless works and pipe laying	45 days	Apr 11 '24	May 25 '24		1042	1044	0%															
1044	Manhole / Chamber construction	21 days	May 26 '24	Jun 15 '24		1043	1045	0%															
1045	Backfilling and compaction	14 days	Jun 16 '24	Jun 29 '24		1044	1046	0%															
1046	Reinstatement	2 days	Jun 30 '24	Jul 1 '24		1045		0%															
1047	Mainlaying by open trench method (RW04)	617 days	Oct 24 '22	Jul 1 '24			1222	0%															
1048	RW04 : DN450 DI Pipe	617 days	Oct 24 '22	Jul 1 '24				0%															
1049	Ma Sik Road CH1400 to CH1700 (300m) (XP ID: 1301142, 1301146, 1301149)	381 days	Oct 24 '22	Nov 8 '23				0%															
1050	CH1420 to CH1450 (30m)	34 days	Oct 24 '22	Nov 26 '22			1075SS	0%															
1051	TTA establishment	1 day	Oct 24 '22	Oct 24 '22			1052	0%															
1052	Hard material excavation and disposal	2 days	Oct 25 '22	Oct 26 '22		1051	1053	0%															
1053	Soil excavation , laying sheetpile and disposal	7 days	Oct 27 '22	Nov 2 '22		1052	1054	0%															
1054	Treatment of bedding	2 days	Nov 3 '22	Nov 4 '22		1053	1055	0%															
1055	Pipe laying D.I.	7 days	Nov 5 '22	Nov 11 '22		1054	1056	0%															
1056	Backfilling general fill and compaction	14 days	Nov 12 '22	Nov 25 '22		1055	1057	0%															
1057	Reinstatement	1 day	Nov 26 '22	Nov 26 '22		1056	1059	0%															
1058	CH1450 to CH1480 (30m)	34 days	Nov 27 '22	Dec 30 '22				0%															
1059	TTA establishment	1 day	Nov 27 '22	Nov 27 '22		1057	1060	0%															
1060	Hard material excavation and disposal	2 days	Nov 28 '22	Nov 29 '22		1059	1061	0%															
1061	Soil excavation , laying sheetpile and disposal	7 days	Nov 30 '22	Dec 6 '22		1060	1062	0%															
1062	Treatment of bedding	2 days	Dec 7 '22	Dec 8 '22		1061	1063	0%															
1063	Pipe laying D.I.	7 days	Dec 9 '22	Dec 15 '22		1062	1064	0%															
1064	Backfilling general fill and compaction	14 days	Dec 16 '22	Dec 29 '22		1063	1065	0%															
1065	Reinstatement	1 day	Dec 30 '22	Dec 30 '22		1064	1067	0%															
1066	CH930 to CH960 (30m)	34 days	Dec 31 '22	Feb 2 '23				0%															
1067	TTA establishment	1 day	Dec 31 '22	Dec 31 '22		1065	1068	0%															
1068	Hard material excavation and disposal	2 days	Jan 1 '23	Jan 2 '23		1067	1069	0%															
1069	Soil excavation , laying sheetpile and disposal	7 days	Jan 3 '23	Jan 9 '23		1068	1070	0%															
1070	Treatment of bedding	2 days	Jan 10 '23	Jan 11 '23		1069	1071	0%															
1071	Pipe laying D.I.	7 days	Jan 12 '23	Jan 18 '23		1070	1072	0%															
1072	Backfilling general fill and compaction	14 days	Jan 19 '23	Feb 1 '23		1071	1073	0%															
1073	Reinstatement	1 day	Feb 2 '23	Feb 2 '23		1072	1074	0%															
1074	CH1490 to 1700 (210m)	270 days	Feb 3 '23	Oct 30 '23	60	1073		0%															
1075	Construction of valve chambers	381 days	Oct 24 '22	Nov 8 '23		1050SS		0%															
1076	Ma Sik Road CH1700 to CH2180 (480m) (XP ID: 1301142, 1301146, 1301149)	546 days	Dec 5 '22	Jun 2 '24				0%															
1077	CH1920 to CH1950 (30m)	30 days	Dec 5 '22	Jan 3 '23				0%															

ID	Task Name	Duration	Start	Finish	TRA	Predecessors	Successors	% Complete	1 Q2	2022 Q3	2023 Q4	2023 Q1	2024 Q2	2025 Q3	2026 Q4
1103	CH2210 to CH2240 (30m)	30 days	Oct 24 '22	Nov 22 '22				0%							
1104	TTA establishment	1 day	Oct 24 '22	Oct 24 '22			1105	0%							
1105	Hard material excavation and disposal	2 days	Oct 25 '22	Oct 26 '22	1104		1106	0%							
1106	Soil excavation , laying sheetpile and disposal	7 days	Oct 27 '22	Nov 2 '22	1105		1107	0%							
1107	Treatment of bedding	2 days	Nov 3 '22	Nov 4 '22	1106		1108	0%							
1108	Pipe laying D.I.	3 days	Nov 5 '22	Nov 7 '22	1107		1109	0%							
1109	Backfilling general fill and compaction	14 days	Nov 8 '22	Nov 21 '22	1108		1110	0%							
1110	Reinstatement	1 day	Nov 22 '22	Nov 22 '22	1109		1112	0%							
1111	CH2240 to CH2270 (30m)	30 days	Nov 23 '22	Dec 22 '22				0%							
1112	TTA establishment	1 day	Nov 23 '22	Nov 23 '22	1110		1113	0%							
1113	Hard material excavation and disposal	2 days	Nov 24 '22	Nov 25 '22	1112		1114	0%							
1114	Soil excavation , laying sheetpile and disposal	7 days	Nov 26 '22	Dec 2 '22	1113		1115	0%							
1115	Treatment of bedding	2 days	Dec 3 '22	Dec 4 '22	1114		1116	0%							
1116	Pipe laying D.I.	3 days	Dec 5 '22	Dec 7 '22	1115		1117	0%							
1117	Backfilling general fill and compaction	14 days	Dec 8 '22	Dec 21 '22	1116		1118	0%							
1118	Reinstatement	1 day	Dec 22 '22	Dec 22 '22	1117		1119	0%							
1119	CH2270 to CH2400 (130m)	390 days	Dec 23 '22	Jan 16 '24	60	1118		0%							
1120	Ma Sik Road CH2400 to CH2600 (200m) (XP ID: 1301142, 1301146, 1301149)	360 days	Jan 3 '23	Dec 28 '23				0%							
1121	Tin Ping Road (1377m) (XP ID: 1309070, 1310475)	547 days	Jan 2 '23	Jul 1 '24				0%							
1122	CH450 to CH480 (30m)	22 days	Jan 2 '23	Jan 23 '23				0%							
1123	TTA establishment	1 day	Jan 2 '23	Jan 2 '23			1124	0%							
1124	Hard material excavation and disposal	1 day	Jan 3 '23	Jan 3 '23	1123		1125	0%							
1125	Soil excavation , laying sheetpile and disposal	3 days	Jan 4 '23	Jan 6 '23	1124		1126	0%							
1126	Treatment of bedding	1 day	Jan 7 '23	Jan 7 '23	1125		1127	0%							
1127	Pipe laying D.I.	1 day	Jan 8 '23	Jan 8 '23	1126		1128	0%							
1128	Backfilling general fill and compaction	14 days	Jan 9 '23	Jan 22 '23	1127		1129	0%							
1129	Reinstatement	1 day	Jan 23 '23	Jan 23 '23	1128		1131	0%							
1130	CH480 to CH510 (30m)	22 days	Jan 24 '23	Feb 14 '23				0%							
1131	TTA establishment	1 day	Jan 24 '23	Jan 24 '23	1129		1132	0%							
1132	Hard material excavation and disposal	1 day	Jan 25 '23	Jan 25 '23	1131		1133	0%							
1133	Soil excavation , laying sheetpile and disposal	3 days	Jan 26 '23	Jan 28 '23	1132		1134	0%							
1134	Treatment of bedding	1 day	Jan 29 '23	Jan 29 '23	1133		1135	0%							
1135	Pipe laying D.I.	1 day	Jan 30 '23	Jan 30 '23	1134		1136	0%							
1136	Backfilling general fill and compaction	14 days	Jan 31 '23	Feb 13 '23	1135		1137	0%							
1137	Reinstatement	1 day	Feb 14 '23	Feb 14 '23	1136		1139	0%							
1138	CH510 to CH540 (30m)	22 days	Feb 15 '23	Mar 8 '23				0%							
1139	TTA establishment	1 day	Feb 15 '23	Feb 15 '23	1137		1140	0%							
1140	Hard material excavation and disposal	1 day	Feb 16 '23	Feb 16 '23	1139		1141	0%							
1141	Soil excavation , laying sheetpile and disposal	3 days	Feb 17 '23	Feb 19 '23	1140		1142	0%							
1142	Treatment of bedding	1 day	Feb 20 '23	Feb 20 '23	1141		1143	0%							
1143	Pipe laying D.I.	1 day	Feb 21 '23	Feb 21 '23	1142		1144	0%							
1144	Backfilling general fill and compaction	14 days	Feb 22 '23	Mar 7 '23	1143		1145	0%							
1145	Reinstatement	1 day	Mar 8 '23	Mar 8 '23	1144		1147	0%							
1146	CH540 to CH570 (30m)	22 days	Mar 9 '23	Mar 30 '23				0%							
1147	TTA establishment	1 day	Mar 9 '23	Mar 9 '23	1145		1148	0%							
1148	Hard material excavation and disposal	1 day	Mar 10 '23	Mar 10 '23	1147		1149	0%							
1149	Soil excavation , laying sheetpile and disposal	3 days	Mar 11 '23	Mar 13 '23	1148		1150	0%							
1150	Treatment of bedding	1 day	Mar 14 '23	Mar 14 '23	1149		1151	0%							
1151	Pipe laying D.I.	1 day	Mar 15 '23	Mar 15 '23	1150		1152	0%							
1152	Backfilling general fill and compaction	14 days	Mar 16 '23	Mar 29 '23	1151		1153	0%							
1153	Reinstatement	1 day	Mar 30 '23	Mar 30 '23	1152		1155	0%							
1154	CH570 to CH610 (30m)	22 days	Mar 31 '23	Apr 21 '23				0%							
1155	TTA establishment	1 day	Mar 31 '23	Mar 31 '23	1153		1156	0%							
1156	Hard material excavation and disposal	1 day	Apr 1 '23	Apr 1 '23	1155		1157	0%							
1157	Soil excavation , laying sheetpile and disposal	3 days	Apr 2 '23	Apr 4 '23	1156		1158	0%							
1158	Treatment of bedding	1 day	Apr 5 '23	Apr 5 '23	1157		1159	0%							
1159	Pipe laying D.I.	1 day	Apr 6 '23	Apr 6 '23	1158		1160	0%							
1160	Backfilling general fill and compaction	14 days	Apr 7 '23	Apr 20 '23	1159		1161	0%							
1161	Reinstatement	1 day	Apr 21 '23	Apr 21 '23	1160		1163	0%							
1162	CH610 to CH640 (30m)	22 days	Apr 22 '23	May 13 '23				0%							
1163	TTA establishment	1 day	Apr 22 '23	Apr 22 '23	1161		1164	0%							
1164	Hard material excavation and disposal	1 day	Apr 23 '23	Apr 23 '23	1163		1165	0%							
1165	Soil excavation , laying sheetpile and disposal	3 days	Apr 24 '23	Apr 26 '23	1164		1166	0%							
1166	Treatment of bedding	1 day	Apr 27 '23	Apr 27 '23	1165		1167	0%							
1167	Pipe laying D.I.	1 day	Apr 28 '23	Apr 28 '23	1166		1168	0%							
1168	Backfilling general fill and compaction	14 days	Apr 29 '23	May 12 '23	1167		1169	0%							
1169	Reinstatement	1 day	May 13 '23	May 13 '23	1168		1171	0%							
1170	CH640 to CH670 (30m)	22 days	May 14 '23	Jun 4 '23				0%							
1171	TTA establishment	1 day	May 14 '23	May 14 '23	1169		1172	0%							
1172	Hard material excavation and disposal	1 day	May 15 '23	May 15 '23	1171		1173	0%							
1173	Soil excavation , laying sheetpile and disposal	3 days	May 16 '23	May 18 '23	1172		1174	0%							
1174	Treatment of bedding	1 day	May 19 '23	May 19 '23	1173		1175	0%							
1175	Pipe laying D.I.	1 day	May 20 '23	May 20 '23	1174		1176	0%							
1176	Backfilling general fill and compaction	14 days	May 21 '23	Jun 3 '23	1175		1177	0%							
1177	Reinstatement	1 day	Jun 4 '23	Jun 4 '23	1176		1179	0%							
1178	CH670 to CH710 (30m)	23 days	Jun 5 '23	Jun 27 '23				0%							
1179	TTA establishment	1 day	Jun 5 '23	Jun 5 '23	1177		1180	0%							
1180	Hard material excavation and disposal	2 days	Jun 6 '23	Jun 7 '23	1179		1181	0%							
1181	Soil excavation , laying sheetpile and disposal	3 days	Jun 8 '23	Jun 10 '23	1180		1182	0%							
1182	Treatment of bedding	1 day	Jun 11 '23	Jun 11 '23	1181		1183	0%							
1183	Pipe laying D.I.	1 day	Jun 12 '23	Jun 12 '23	1182		1184	0%							
1184	Backfilling general fill and compaction	14 days	Jun 13 '23	Jun 26 '23	1183		1185	0%							
1185	Reinstatement	1 day	Jun 27 '23	Jun 27 '23	1184		1186	0%							
1186	Remaining Section of Tin Ping Road (1287m)	370 days	Jun 28 '23	Jul 1 '24	1185			0%							
1187	Sha Tau Kok Road (869m)	609 days	Nov 1 '22	Jul 1 '24				0%							
1188	CH3580 to CH3550 (30m)	23 days	Jan 2 '23	Jan 24 '23				0%							
1189	TTA establishment	1 day	Jan 2 '23	Jan 2 '23			1190	0%							
1190	Hard material excavation and disposal	1 day	Jan 3 '23	Jan 3 '23	1189		1191	0%							
1191	Soil excavation , laying sheetpile and disposal	3 days	Jan 4 '23	Jan 6 '23	1190		1192	0%							
1192	Treatment of bedding	1 day	Jan 7 '23	Jan 7 '23	1191		1193	0%							
1193	Pipe laying D.I.	2 days	Jan 8 '23	Jan 9 '23	1192		1194	0%							
1194	Backfilling general fill and compaction	14 days	Jan 10 '23	Jan 23 '23	1193		1195	0%							
1195	Reinstatement	1 day	Jan 24 '23	Jan 24 '23	1194		1197	0%							
1196	CH3550 to CH3520 (30m)	22 days	Jan 25 '23	Feb 15 '23				0%							
1197	TTA establishment	1 day	Jan 25 '23	Jan 25 '23	1195		1198	0%							
1198	Hard material excavation and disposal	1 day	Jan 26 '23	Jan 26 '23	1197		1199	0%							
1199	Soil excavation , laying sheetpile and disposal	3 days	Jan 27 '23	Jan 29 '23	1198		1200	0%							
1200	Treatment of bedding	1 day	Jan 30 '23	Jan 30 '23	1199		1201	0%							
1201	Pipe laying D.I.	1 day	Jan 31 '23	Jan 31 '23	1200		1202	0%							
1202	Backfilling general fill and compaction	14 days	Feb 1 '23	Feb 14 '23	1201		1203	0%							
1203	Reinstatement	1 day	Feb 15 '23	Feb 15 '23	1202		1205	0%							
1204	CH3520 to CH3490 (30m)	22 days	Feb 16 '23	Mar 9 '23				0%							
1205	TTA establishment	1 day	Feb 16 '23	Feb 16 '23	1203		1206	0%							
1206	Hard material excavation and disposal	1 day	Feb 17 '23	Feb 17 '23	1205		1207	0%							
1207	Soil excavation , laying sheetpile and disposal	3 days	Feb 18 '23	Feb 20 '23	1206		1208	0%							
1208	Treatment of bedding	1 day	Feb 21 '23	Feb 21 '23	1207		1209	0%							
1209	Pipe laying D.I.	1 day	Feb 22 '23	Feb 22 '23	1208		1210	0%							
1210	Backfilling general fill and compaction	14 days	Feb 23 '23	Mar 8 '23	1209		1211	0%							
1211	Reinstatement	1 day	Mar 9 '23	Mar 9 '23	1210		1212	0%							
1212	Remaining Section of Sha Tau Kok Road	480 days	Mar 10 '23	Jul 1 '24	1211			0%							
1213	Interface coordination with Contract ND/2019/04	90 days	Nov 1 '22	Jan 29 '23			1215	0%							

ID	Task Name	Duration	Start	Finish	TRA	Predecessors	Successors	% Complete	1	2022	2023	2024	2025	2026									
									Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
1214	CH2600 to CH2800 (200m)	22 days	Jan 30 '23	Feb 20 '23				0%															
1215	TTA establishment	1 day	Jan 30 '23	Jan 30 '23		1213	1216	0%															
1216	Hard material excavation and disposal	1 day	Jan 31 '23	Jan 31 '23		1215	1217	0%															
1217	Soil excavation , laying sheetpile and disposal	3 days	Feb 1 '23	Feb 3 '23		1216	1218	0%															
1218	Treatment of bedding	1 day	Feb 4 '23	Feb 4 '23		1217	1219	0%															
1219	Pipe laying D.I.	1 day	Feb 5 '23	Feb 5 '23		1218	1220	0%															
1220	Backfilling general fill and compaction	14 days	Feb 6 '23	Feb 19 '23		1219	1221	0%															
1221	Reinstatement	1 day	Feb 20 '23	Feb 20 '23		1220		0%															
1222	Overall testing	21 days	Jul 2 '24	Jul 22 '24		1010,1047	1226	0%															
1223	Swabbing	7 days	Jul 2 '24	Jul 8 '24			1224	0%															
1224	CCTV	7 days	Jul 9 '24	Jul 15 '24		1223	1225	0%															
1225	Hydrostatic pressure test	7 days	Jul 16 '24	Jul 22 '24		1224		0%															
1226	Pipe connection and completion	7 days	Jul 23 '24	Jul 29 '24		1222	1227FF	0%															
1227	Planned completion for section 5	0 days	Jul 29 '24	Jul 29 '24		1226FF		0%															
1228																							
1229	Section 6 - Water main laying works in part 5 of the Site	1280 days	Jul 30 '21	Jan 29 '25				0%															
1230	Access Date (part 5 of the Site)	1 day	Jul 30 '21	Jul 30 '21			1231	0%															
1231	Initial survey (utility survey, condition survey, initial photo)	90 days	Jul 31 '21	Oct 28 '21		1230	1233	0%															
1232	Application and approval of XP and TTA	167 days	Oct 1 '21	Mar 16 '22			1233	0%															
1233	Procurement and Delivery of pipes, fittings and related materials	30 days	May 30 '22	Jun 28 '22		1231,1232	1234	0%															
1234	Submission and acceptance of method statement and material	30 days	Jun 29 '22	Jul 28 '22		1233	1235	0%															
1235	Excavation of Inspection Pit	800 days	Oct 3 '22	Dec 10 '24		1234	1284	0%															
1236	Mainlaying by trenchless method	154 days	Aug 1 '24	Jan 1 '25			1279	0%															
1237	RW06 : DN300 DI pipe (trenchless)	154 days	Aug 1 '24	Jan 1 '25				0%															
1238	Jockey Club Road (100m) - TBM Method	154 days	Aug 1 '24	Jan 1 '25				0%															
1239	TTA implementation	3 days	Aug 1 '24	Aug 3 '24			1240	0%															
1240	Contruction of jacking pit and receiving pit	45 days	Aug 4 '24	Sep 17 '24		1239	1241	0%															
1241	Trenchless works and pipe laying	60 days	Sep 18 '24	Nov 16 '24		1240	1242	0%															
1242	Manhole / Chamber construction	21 days	Nov 17 '24	Dec 7 '24		1241	1243	0%															
1243	Backfilling and compaction	21 days	Dec 8 '24	Dec 28 '24		1242	1244	0%															
1244	Reinstatement	4 days	Dec 29 '24	Jan 1 '25		1243		0%															
1245	Contractor's Design and Construction of distribution mains	218 days	May 16 '22	Dec 19 '22				0%															
1246	Submission and acceptance of detailed design proposal	180 days	May 16 '22	Nov 11 '22			1247	0%															
1247	Site investigation and liaison with relevant parties	38 days	Nov 12 '22	Dec 19 '22		1246	1248	0%															
1248	Mainlaying by open trench method (XP ID: 1301135, 1301136)	741 days	Dec 20 '22	Dec 29 '24		1247,61	1279	0%															
1249	RW41 (DN150) - Sheung Shui Tung Hing Road (288m)	510 days	Mar 1 '23	Jul 22 '24				0%															
1250	RW42 (DN150) - No name road in Sheung Shui Heung (210m)	240 days	May 1 '24	Dec 26 '24				0%															
1251	RW71 (DN150) - Jockey Club Road (308m)	480 days	Aug 1 '23	Nov 22 '24				0%															
1252	RW44 (DN150) - Jockey Club Road (38m)	60 days	Jun 1 '23	Jul 30 '23				0%															
1253	RW11 (DN150) - Fung Nam Road (480m)	673 days	Feb 24 '23	Dec 27 '24	30			0%															
1254	RW46 (DN150) - Fung Nam Lane (38m)	60 days	Sep 1 '24	Oct 30 '24				0%															
1255	RW06 (DN300) - Lung Sum Avenue (290m)	450 days	Jun 1 '23	Aug 23 '24				0%															
1256	RW05 (DN400) - Jockey Club Road (377m)	600 days	Dec 20 '22	Aug 10 '24	15			0%															
1257	RW15 (DN150) - Sun Fung Road / Sun Shing Road (390m)	240 days	Dec 20 '22	Aug 16 '23				0%															
1258	RW18 (DN150) - San Hong Street (464m)	620 days	Dec 20 '22	Aug 30 '24				0%															
1259	RW20 (DN150) - Sun Wing Street (52m)	90 days	Mar 8 '23	Jun 5 '23	1260			0%															
1260	RW45 (DN150) - Tsun Fu Street (82m)	78 days	Dec 20 '22	Mar 7 '23			1259	0%															
1261	CH000 - CH040	39 days	Dec 20 '22	Jan 27 '23			1269	0%															
1262	TTA establishment	1 day	Dec 20 '22	Dec 20 '22			1263	0%															
1263	Hard material excavation and disposal	2 days	Dec 21 '22	Dec 22 '22	1262		1264	0%															
1264	Soil excavation , laying sheetpile and disposal	7 days	Dec 23 '22	Dec 29 '22	1263		1265	0%															
1265	Treatment of bedding	7 days	Dec 30 '22	Jan 5 '23	1264		1266	0%															
1266	Pipe laying D.I.	7 days	Jan 6 '23	Jan 12 '23	1265		1267	0%															
1267	Backfilling general fill and compaction	14 days	Jan 13 '23	Jan 26 '23	1266		1268	0%															
1268	Reinstatement	1 day	Jan 27 '23	Jan 27 '23	1267			0%															
1269	CH040 - CH082	39 days	Jan 28 '23	Mar 7 '23	1261			0%															
1270	TTA establishment	1 day	Jan 28 '23	Jan 28 '23			1271	0%															
1271	Hard material excavation and disposal	2 days	Jan 29 '23	Jan 30 '23	1270		1272	0%															
1272	Soil excavation , laying sheetpile and disposal	7 days	Jan 31 '23	Feb 6 '23	1271		1273	0%															
1273	Treatment of bedding	7 days	Feb 7 '23	Feb 13 '23	1272		1274	0%															
1274	Pipe laying D.I.	7 days	Feb 14 '23	Feb 20 '23	1273		1275	0%															
1275	Backfilling general fill and compaction	14 days	Feb 21 '23	Mar 6 '23	1274		1276	0%															
1276	Reinstatement	1 day	Mar 7 '23	Mar 7 '23	1275			0%															
1277	RW14 (DN150) - Fu Hing Street (372m)	580 days	Dec 20 '22	Jul 21 '24				0%															
1278	RW21 (DN150) - Sun Fat Street (105m)	120 days	Sep 1 '24	Dec 29 '24				0%															
1279	Overall testing	21 days	Jan 2 '25	Jan 22 '25	1236,1248	1283	0%																
1280	Swabbing	7 days	Jan 2 '25	Jan 8 '25			1281	0%															
1281	CCTV	7 days	Jan 9 '25	Jan 15 '25	1280		1282	0%															
1282	Hydrostatic pressure test	7 days	Jan 16 '25	Jan 22 '25	1281			0%															
1283	Pipe connection and completion	7 days	Jan 23 '25	Jan 29 '25	1279	1284	0%																
1284	Planned completion for section 6	0 days	Jan 29 '25	Jan 29 '25	1283,1235			0%															
1285																							
1286	Section 7 - Water main laying works in part 6 of the Site	1523 days	Jul 30 '21	Sep 29 '25				0%															
1287	Access Date (part 6 of the Site)	1 day	Jul 30 '21	Jul 30 '21			1288	0%															
1288	Initial survey (utility survey, condition survey, initial photo)	90 days	Jul 31 '21	Oct 28 '21	1287		1289	0%															
1289	Application and approval of XP and TTA	117 days	Nov 1 '21	Feb 25 '22	1288			0%															
1290	Procurement and Delivery of pipes, fittings and related materials	30 days	May 7 '22	Jun 5 '22				0%															
1291	Submission and acceptance of method statement and material	30 days	May 7 '22	Jun 5 '22				0%															
1292	Excavation of Inspection Pit	900 days	Oct 3 '22	Mar 20 '25				0%															
1293	Mainlaying by trenchless method	918 days	Feb 1 '23	Aug 6 '25			1431	0%															
1294	RW05 : DN400 DI pipe (trenchless)	320 days	May 1 '24	Mar 16 '25				0%															
1295	Fu Hing Street (75m) - TBM Method	130 days	May 1 '24	Sep 7 '24				0%															
1296	TTA implementation	3 days	May 1 '24	May 3 '24			1297	0%															
1297	Contruction of jacking pit and receiving pit	45 days	May 4 '24	Jun 17 '24	1296		1298	0%															
1298	Trenchless works and pipe laying	45 days	Jun 18 '24	Aug 1 '24	1297		1299	0%															
1299	Manhole / Chamber construction	21 days	Aug 2 '24	Aug 22 '24	1298		13																

ID	Task Name	Duration	Start	Finish	TRA	Predecessors	Successors	% Complete	1	2022	2023	2024	2025	2026									
									Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
1325	Wo Tai Street (100m) - TBM Method	152 days	Dec 2 '23	May 1 '24				0%															
1326	TTA implementation	3 days	Dec 2 '23	Dec 4 '23		1324FS+60 days	1327	0%															
1327	Contruction of jacking pit and receiving pit	42 days	Dec 5 '23	Jan 15 '24		1326		0%															
1328	Trenchless works and pipe laying	70 days	Jan 16 '24	Mar 25 '24		1327		0%															
1329	Manhole / Chamber construction	21 days	Mar 26 '24	Apr 15 '24		1328	1330	0%															
1330	Backfilling and compaction	14 days	Apr 16 '24	Apr 29 '24		1329	1331	0%															
1331	Reinstatement	2 days	Apr 30 '24	May 1 '24		1330		0%															
1332	RW09 : DN450 DI pipe (trenchless)	918 days	Feb 1 '23	Aug 6 '25				0%															
1333	San Wang Road (435m) - TBM Method	245 days	Feb 1 '23	Oct 3 '23				0%															
1334	TTA implementation	3 days	Feb 1 '23	Feb 3 '23			1335	0%															
1335	Contruction of jacking pit and receiving pit	45 days	Feb 4 '23	Mar 20 '23		1334	1336	0%															
1336	Trenchless works and pipe laying	160 days	Mar 21 '23	Aug 27 '23		1335	1337	0%															
1337	Manhole / Chamber construction	21 days	Aug 28 '23	Sep 17 '23		1336	1338	0%															
1338	Backfilling and compaction	14 days	Sep 18 '23	Oct 1 '23		1337	1339	0%															
1339	Reinstatement	2 days	Oct 2 '23	Oct 3 '23		1338	1342	0%															
1340	Submission and acceptance of method statement by MTRC	530 days	May 2 '23	Oct 12 '24			1342	0%															
1341	MTRC (315m) - TBM Method	298 days	Oct 13 '24	Aug 6 '25				0%															
1342	TTA implementation	7 days	Oct 13 '24	Oct 19 '24		1340,1339	1343	0%															
1343	Contruction of jacking pit and receiving pit	60 days	Oct 20 '24	Dec 18 '24		1342	1344	0%															
1344	Trenchless works and pipe laying	180 days	Dec 19 '24	Jun 16 '25		1343	1345	0%															
1345	Manhole / Chamber construction	30 days	Jun 17 '25	Jul 16 '25		1344	1346	0%															
1346	Backfilling and compaction	18 days	Jul 17 '25	Aug 3 '25		1345	1347	0%															
1347	Reinstatement	3 days	Aug 4 '25	Aug 6 '25		1346		0%															
1348	RW05 : DN300 DI pipe (trenchless)	555 days	Mar 1 '23	Sep 5 '24				0%															
1349	Ling Shan Road (60m) - HDD Method	130 days	Mar 1 '23	Jul 8 '23				0%															
1350	TTA implementation	3 days	Mar 1 '23	Mar 3 '23			1351	0%															
1351	Contruction of jacking pit and receiving pit	45 days	Mar 4 '23	Apr 17 '23		1350	1352	0%															
1352	Trenchless works and pipe laying	45 days	Apr 18 '23	Jun 1 '23		1351	1353	0%															
1353	Manhole / Chamber construction	21 days	Jun 2 '23	Jun 22 '23		1352	1354	0%															
1354	Backfilling and compaction	14 days	Jun 23 '23	Jul 6 '23		1353	1355	0%															
1355	Reinstatement	2 days	Jul 7 '23	Jul 8 '23		1354	1357FS+60 day	0%															
1356	San Wan Road Roundabout (130m) - HDD Method	175 days	Sep 7 '23	Feb 28 '24				0%															
1357	TTA implementation	3 days	Sep 7 '23	Sep 9 '23		1355FS+60 days	1358	0%															
1358	Contruction of jacking pit and receiving pit	45 days	Sep 10 '23	Oct 24 '23		1357	1359	0%															
1359	Trenchless works and pipe laying	90 days	Oct 25 '23	Jan 22 '24		1358	1360	0%															
1360	Manhole / Chamber construction	21 days	Jan 23 '24	Feb 12 '24		1359	1361	0%															
1361	Backfilling and compaction	14 days	Feb 13 '24	Feb 26 '24		1360	1362	0%															
1362	Reinstatement	2 days	Feb 27 '24	Feb 28 '24		1361	1364FS+60 day	0%															
1363	Pak Fung Road (70m) - HDD Method	130 days	Apr 29 '24	Sep 5 '24				0%															
1364	TTA implementation	3 days	Apr 29 '24	May 1 '24		1362FS+60 days	1365	0%															
1365	Contruction of jacking pit and receiving pit	45 days	May 2 '24	Jun 15 '24		1364	1366	0%															
1366	Trenchless works and pipe laying	45 days	Jun 16 '24	Jul 30 '24		1365	1367	0%															
1367	Manhole / Chamber construction	21 days	Jul 31 '24	Aug 20 '24		1366	1368	0%															
1368	Backfilling and compaction	14 days	Aug 21 '24	Sep 3 '24		1367	1369	0%															
1369	Reinstatement	2 days	Sep 4 '24	Sep 5 '24		1368		0%															
1370	RW05 : DN300 DI pipe (trenchless)	362 days	Jun 1 '23	May 27 '24				0%															
1371	Fanling Way (35m) - Hand Shield Method	91 days	Jun 1 '23	Aug 30 '23				0%															
1372	TTA implementation	3 days	Jun 1 '23	Jun 3 '23			1373	0%															
1373	Contruction of jacking pit and receiving pit	30 days	Jun 4 '23	Jul 3 '23		1372	1374	0%															
1374	Trenchless works and pipe laying	21 days	Jul 4 '23	Jul 24 '23		1373	1375	0%															
1375	Manhole / Chamber construction	21 days	Jul 25 '23	Aug 14 '23		1374	1376	0%															
1376	Backfilling and compaction	14 days	Aug 15 '23	Aug 28 '23		1375	1377	0%															
1377	Reinstatement	2 days	Aug 29 '23	Aug 30 '23		1376	1379FS+180 d	0%															
1378	CLP Station (35m) - Hand Shield Method	91 days	Feb 27 '24	May 27 '24				0%															
1379	TTA implementation	3 days	Feb 27 '24	Feb 29 '24		1377FS+180 day	1380	0%															
1380	Contruction of jacking pit and receiving pit	30 days	Mar 1 '24	Mar 30 '24		1379	1381	0%															
1381	Trenchless works and pipe laying	21 days	Mar 31 '24	Apr 20 '24		1380	1382	0%															
1382	Manhole / Chamber construction	21 days	Apr 21 '24	May 11 '24		1381	1383	0%															
1383	Backfilling and compaction	14 days	May 12 '24	May 25 '24		1382	1384	0%															
1384	Reinstatement	2 days	May 26 '24	May 27 '24		1383		0%															
1385	Mainlaying by open trench method	1029 days	Nov 1 '22	Aug 25 '25			1431	0%															
1386	RW07 (DN300) - Ma Sik Road (360m)	570 days	Dec 1 '23	Jun 22 '25				0%															
1387	RW05 (DN400) - Jockey Club Road (681m) (XP ID: 1316661, 1301141)	570 days	Feb 1 '24	Aug 23 '25				0%															
1388	RW05 (DN300) - Jockey Club Road (720m) (XP ID: 1316661, 1301141)	307 days	Jun 1 '23	Apr 2 '24			1389	0%															
1389	RW05 (DN300) - Pik Fung Road (270m)	110 days	Apr 3 '24	Jul 21 '24		1388	1390	0%															
1390	RW05 (DN300) - Sun Wan Road (945m)	400 days	Jul 22 '24	Aug 25 '25	30	1389		0%															
1391	RW08 (DN400) - Fanling Lau Road (750m) (XP ID: 1310580, 1310468)	450 days	Jun 1 '23	Aug 23 '24			1392	0%															
1392	RW08 (DN400) - Lok Yip Road (616m)	360 days	Aug 24 '24	Aug 28 '25		1391		0%															
1393	RW17 (DN150) - Sun Shing Road (114m)	180 days	Jul 1 '24	Dec 27 '24				0%															
1394	RW16 (DN250) - Sun Fung Road / Lung Sum Avenue (741m)	720 days	Sep 1 '23	Aug 20 '25				0%															
1395	RW47 (DN100) - Ben Lun Building (82m)	110 days	May 1 '25	Aug 18 '25				0%															
1396	RW22 (DN150) - Chi Cheong Street (877m) (XP ID: 1310864)	900 days	Nov 1 '22	Apr 18 '25				0%															
1397	CH630 - CH700	39 days	Nov 1 '22	Dec 9 '22			1405	0%															
1398	TTA establishment	1 day	Nov 1 '22	Nov 1 '22			1399	0%															
1399	Hard material excavation and disposal	2 days	Nov 2 '22	Nov 3 '22		1398	1400	0%															
1400	Soil excavation , laying sheetpile and disposal	7 days	Nov 4 '22	Nov 10 '22		1399	1401	0%															
1401	Treatment of bedding	7 days	Nov 11 '22	Nov 17 '22		1400	1402	0%															
1402	Pipe laying D.I.	7 days	Nov 18 '22	Nov 24 '22		1401	1403	0%															
1403	Backfilling general fill and compaction	14 days	Nov 25 '22	Dec 8 '22		1402	1404	0%															
1404	Reinstatement	1 day	Dec 9 '22	Dec 9 '22		1403		0%															
1405	CH040 - CH082	39 days	Dec 10 '22	Jan 17 '23		1397		0%															
1406	TTA establishment	1 day	Dec 10 '22	Dec 10 '22			1407	0%															
1407	Hard material excavation and disposal	2 days	Dec 11 '22	Dec 12 '22		1406	1408	0%															
1408	Soil excavation , laying sheetpile and disposal	7 days	Dec 13 '22	Dec 19 '22		1407	1409	0%															
1409	Treatment of bedding	7 days																					

Project: 3WSD20 Programme Date: Jan 30 '23	Task		Inactive Task		Manual Summary Rollup		External Milestone		Manual Progress	
	Split		Inactive Milestone		Manual Summary		Deadline			
Milestone		Inactive Summary				Start-only			Critical	
Summary		Manual Task		Finish-only		Critical Split				
Project Summary		Duration-only		External Tasks		Progress				
Page 14										

Task Name		Duration	Start	Finish	TRA	Predecessors	Successors	% Complete	1	2022				2023				2024				2025				2026			
										Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
1547	Backfilling general fill and compaction	14 days	Sep 12 '22	Sep 25 '22		1546	1548	0%																					
1548	Reinstatement	1 day	Sep 26 '22	Sep 26 '22		1547	1550	0%																					
1549	CH560 to CH590 (30m)	26 days	Sep 27 '22	Oct 22 '22				0%																					
1550	TTA establishment	1 day	Sep 27 '22	Sep 27 '22		1548	1551	0%																					
1551	Hard material excavation and disposal	1 day	Sep 28 '22	Sep 28 '22		1550	1552	0%																					
1552	Soil excavation , laying sheetpile and disposal	7 days	Sep 29 '22	Oct 5 '22		1551	1553	0%																					
1553	Treatment of bedding	1 day	Oct 6 '22	Oct 6 '22		1552	1554	0%																					
1554	Pipe laying D.I.	1 day	Oct 7 '22	Oct 7 '22		1553	1555	0%																					
1555	Backfilling general fill and compaction	14 days	Oct 8 '22	Oct 21 '22		1554	1556	0%																					
1556	Reinstatement	1 day	Oct 22 '22	Oct 22 '22		1555	1558	0%																					
1557	CH530 to CH560 (30m)	36 days	Oct 23 '22	Nov 27 '22				0%																					
1558	TTA establishment	1 day	Oct 23 '22	Oct 23 '22		1556	1559	0%																					
1559	Hard material excavation and disposal	2 days	Oct 24 '22	Oct 25 '22		1558	1560	0%																					
1560	Soil excavation , laying sheetpile and disposal	14 days	Oct 26 '22	Nov 8 '22		1559	1561	0%																					
1561	Treatment of bedding	2 days	Nov 9 '22	Nov 10 '22		1560	1562	0%																					
1562	Pipe laying D.I.	2 days	Nov 11 '22	Nov 12 '22		1561	1563	0%																					
1563	Backfilling general fill and compaction	14 days	Nov 13 '22	Nov 26 '22		1562	1564	0%																					
1564	Reinstatement	1 day	Nov 27 '22	Nov 27 '22		1563	1566	0%																					
1565	CH500 to CH530 (30m)	26 days	Nov 28 '22	Dec 23 '22				0%																					
1566	TTA establishment	1 day	Nov 28 '22	Nov 28 '22		1564	1567	0%																					
1567	Hard material excavation and disposal	1 day	Nov 29 '22	Nov 29 '22		1566	1568	0%																					
1568	Soil excavation , laying sheetpile and disposal	7 days	Nov 30 '22	Dec 6 '22		1567	1569	0%																					
1569	Treatment of bedding	1 day	Dec 7 '22	Dec 7 '22		1568	1570	0%																					
1570	Pipe laying D.I.	1 day	Dec 8 '22	Dec 8 '22		1569	1571	0%																					
1571	Backfilling general fill and compaction	14 days	Dec 9 '22	Dec 22 '22		1570	1572	0%																					
1572	Reinstatement	1 day	Dec 23 '22	Dec 23 '22		1571	1574	0%																					
1573	CH230 to CH260 (30m)	26 days	Dec 24 '22	Jan 18 '23				0%																					
1574	TTA establishment	1 day	Dec 24 '22	Dec 24 '22		1572	1575	0%																					
1575	Hard material excavation and disposal	1 day	Dec 25 '22	Dec 25 '22		1574	1576	0%																					
1576	Soil excavation , laying sheetpile and disposal	7 days	Dec 26 '22	Jan 1 '23		1575	1577	0%																					
1577	Treatment of bedding	1 day	Jan 2 '23	Jan 2 '23		1576	1578	0%																					
1578	Pipe laying D.I.	1 day	Jan 3 '23	Jan 3 '23		1577	1579	0%																					
1579	Backfilling general fill and compaction	14 days	Jan 4 '23	Jan 17 '23		1578	1580	0%																					
1580	Reinstatement	1 day	Jan 18 '23	Jan 18 '23		1579	1582	0%																					
1581	CH200 to CH230 (30m)	26 days	Jan 19 '23	Feb 13 '23				0%																					
1582	TTA establishment	1 day	Jan 19 '23	Jan 19 '23		1580	1583	0%																					
1583	Hard material excavation and disposal	1 day	Jan 20 '23	Jan 20 '23		1582	1584	0%																					
1584	Soil excavation , laying sheetpile and disposal	7 days	Jan 21 '23	Jan 27 '23		1583	1585	0%																					
1585	Treatment of bedding	1 day	Jan 28 '23	Jan 28 '23		1584	1586	0%																					
1586	Pipe laying D.I.	1 day	Jan 29 '23	Jan 29 '23		1585	1587	0%																					
1587	Backfilling general fill and compaction	14 days	Jan 30 '23	Feb 12 '23		1586	1588	0%																					
1588	Reinstatement	1 day	Feb 13 '23	Feb 13 '23		1587	1590	0%																					
1589	CH170 to CH200 (30m)	36 days	Feb 14 '23	Mar 21 '23				0%																					
1590	TTA establishment	1 day	Feb 14 '23	Feb 14 '23		1588	1591	0%																					
1591	Hard material excavation and disposal	2 days	Feb 15 '23	Feb 16 '23		1590	1592	0%																					
1592	Soil excavation , laying sheetpile and disposal	14 days	Feb 17 '23	Mar 2 '23		1591	1593	0%																					
1593	Treatment of bedding	2 days	Mar 3 '23	Mar 4 '23		1592	1594	0%																					
1594	Pipe laying D.I.	2 days	Mar 5 '23	Mar 6 '23		1593	1595	0%																					
1595	Backfilling general fill and compaction	14 days	Mar 7 '23	Mar 20 '23		1594	1596	0%																					
1596	Reinstatement	1 day	Mar 21 '23	Mar 21 '23		1595	1598	0%																					
1597	CH000 to CH060 (60m)	26 days	Mar 22 '23	Apr 16 '23				0%																					
1598	TTA establishment	1 day	Mar 22 '23	Mar 22 '23		1596	1599	0%																					
1599	Hard material excavation and disposal	1 day	Mar 23 '23	Mar 23 '23		1598	1600	0%																					
1600	Soil excavation , laying sheetpile and disposal	7 days	Mar 24 '23	Mar 30 '23		1599	1601	0%																					
1601	Treatment of bedding	1 day	Mar 31 '23	Mar 31 '23		1600	1602	0%																					
1602	Pipe laying D.I.	1 day	Apr 1 '23	Apr 1 '23		1601	1603	0%																					
1603	Backfilling general fill and compaction	14																											

Appendix D

Location of Designated Noise Monitoring Station CP-KTN-NMS5

NOTES:









- ALL LEVELS ARE IN REFERENCE TO METERS ABOVE THE HONG KONG PRINCIPAL DATUM (HPD) UNLESS OTHERWISE STATED.
- FOR GENERAL NOTES, REFER TO 401582/BAW/GEN/2M/001
- ALL DIMENSIONS ARE IN MILLIMETERS UNLESS OTHERWISE SPECIFIED.

COPYRIGHT RESERVED

THIS PRINT MAY NOT BE COPIED, TRACED, OR EXHIBITED WITHOUT PERMISSION OF THE WATER AUTHORITY.

- THE BASE PLAN IS EXTRACTED FROM SURVEY SHEET NOS. 2-NC, 2-SE, 3-NE AND 3-SW.

LEGEND:

- | | |
|-----------------------------------------------------------------------------------|--------------------|
|  | PART 1 OF THE SITE |
|  | PART 2 OF THE SITE |
|  | PART 3 OF THE SITE |
|  | PART 4 OF THE SITE |
|  | PART 5 OF THE SITE |
|  | PART 6 OF THE SITE |
|  | PART 7 OF THE SITE |
|  | PART 8 OF THE SITE |

Project	Site	Inspection		Status
		Inspected	Open	
Refill	CWC	02/21	SL	02/21
None		02/21	02/21	02/21


continued

3/WSD/20

Abstract Title

RECLAIMED WATER SUPPLY TO
SHEUNG SHUI AND FANLING

Noise Monitoring Station



LOCATION PLAN
A1 1 : 10000
A3 1 : 20000

CP-KTN-NMS5

Proposed Reclamation Plant

Appendix E

Valid Calibration Certificates of Monitoring Equipment



輝創工程有限公司

Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration

校正證書

Certificate No. : C224779

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC22-1539)

Date of Receipt / 收件日期 : 4 August 2022

Description / 儀器名稱 : Sound Level Calibrator (EQ085)

Manufacturer / 製造商 : Rion

Model No. / 型號 : NC-73

Serial No. / 編號 : 10655561

Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$

Relative Humidity / 相對濕度 : $(50 \pm 25)\%$

Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 20 August 2022

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification & user's specified acceptance criteria.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By

測試

H T Wong

Assistant Engineer

Certified By

核證

K C Lee

Engineer

Date of Issue

簽發日期

23 August 2022

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606

Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C224779
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL130	Universal Counter	C223647
CL281	Multifunction Acoustic Calibrator	AV210017
TST150A	Measuring Amplifier	C221750

- Test procedure : MA100N.

- Results :

5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.5	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	User's Spec.	Uncertainty of Measured Value (Hz)
1	0.953	1 kHz $\pm 6\%$	± 1

Remarks : - The user's specified acceptance criteria (user's spec.) is a customer pre-defined operating tolerance of the UUT, suitable for one's own intended use.

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606

Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com



輝創工程有限公司

Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration

校正證書

Certificate No. : C221365

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC22-0258)

Date of Receipt / 收件日期 : 14 February 2022

Description / 儀器名稱 : Sound Level Meter (EQ018)

Manufacturer / 製造商 : Rion

Model No. / 型號 : NL-52

Serial No. / 編號 : 00809405

Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$

Relative Humidity / 相對濕度 : $(50 \pm 25)\%$

Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 12 March 2022

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Fluke Everett Service Center, USA
- Agilent Technologies / Keysight Technologies


Tested By

測試


K C Lee
Engineer

Certified By

核證


H C Chan
Engineer

Date of Issue

簽發日期

16 March 2022

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606

Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C221365
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration was performed before the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C220381
CL281	Multifunction Acoustic Calibrator	AV210017

- Test procedure : MA101N.

- Results :

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 130	L _A	A	Fast	94.00	1	94.0	± 1.1

6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
30 - 130	L _A	A	Fast	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

6.2 Time Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 130	L _A	A	Fast	94.00	1	94.0	Ref.
			Slow			94.0	± 0.3

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 – 校正及檢測實驗室

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606

Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C221365
證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L _A	A	Fast	94.00	63 Hz	67.8	-26.2 ± 1.5
					125 Hz	77.9	-16.1 ± 1.5
					250 Hz	85.4	-8.6 ± 1.4
					500 Hz	90.8	-3.2 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	95.0	+1.2 ± 1.6
					4 kHz	94.7	+1.0 ± 1.6
					8 kHz	92.9	-1.1 (+2.1 ; -3.1)
					16 kHz	85.5	-6.6 (+3.5 ; -17.0)

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L _C	C	Fast	94.00	63 Hz	93.2	-0.8 ± 1.5
					125 Hz	93.9	-0.2 ± 1.5
					250 Hz	94.0	0.0 ± 1.4
					500 Hz	94.1	0.0 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	93.6	-0.2 ± 1.6
					4 kHz	92.9	-0.8 ± 1.6
					8 kHz	91.0	-3.0 (+2.1 ; -3.1)
					16 kHz	83.5	-8.5 (+3.5 ; -17.0)

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 – 校正及檢測實驗室

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C221365

證書編號

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 16463

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value :

94 dB	: 63 Hz - 125 Hz	: ± 0.35 dB
	250 Hz - 500 Hz	: ± 0.30 dB
	1 kHz	: ± 0.20 dB
	2 kHz - 4 kHz	: ± 0.35 dB
	8 kHz	: ± 0.45 dB
	16 kHz	: ± 0.70 dB
104 dB	: 1 kHz	: ± 0.10 dB (Ref. 94 dB)
114 dB	: 1 kHz	: ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

Appendix F

Monitoring Schedule of the Reporting Month and Coming Month

The Reporting Monitoring Schedule (January 2023)

Date		Noise Monitoring (Leq30min)	Ecology Monitoring (Water Bird) ^{Note}
Sun	1-Jan-23		
Mon	2-Jan-23		
Tue	3-Jan-23	✓	
Wed	4-Jan-23		✓ (High Tide)
Thu	5-Jan-23		
Fri	6-Jan-23		✓ (Low Tide)
Sat	7-Jan-23		
Sun	8-Jan-23		
Mon	9-Jan-23		
Tue	10-Jan-23	✓	✓ (Low Tide)
Wed	11-Jan-23		
Thu	12-Jan-23		✓ (High Tide)
Fri	13-Jan-23		
Sat	14-Jan-23		
Sun	15-Jan-23		
Mon	16-Jan-23		
Tue	17-Jan-23	✓	
Wed	18-Jan-23		
Thu	19-Jan-23		
Fri	20-Jan-23		✓ (High Tide & Low Tide)
Sat	21-Jan-23		
Sun	22-Jan-23		
Mon	23-Jan-23		
Tue	24-Jan-23		
Wed	25-Jan-23		
Thu	26-Jan-23		✓ (High Tide)
Fri	27-Jan-23	✓	
Sat	28-Jan-23		✓ (Low Tide)
Sun	29-Jan-23		
Mon	30-Jan-23	✓	
Tue	31-Jan-23		

✓	Monitoring Day
	Sunday or Public Holiday

The Coming Month Monitoring Schedule (February 2023)

Date		Noise Monitoring (Leq30min)	Ecology Monitoring (Water Bird) ^{Note}
Wed	1-Feb-23		
Thu	2-Feb-23		✓
Fri	3-Feb-23		
Sat	4-Feb-23		
Sun	5-Feb-23		
Mon	6-Feb-23		
Tue	7-Feb-23		
Wed	8-Feb-23		
Thu	9-Feb-23		✓
Fri	10-Feb-23	✓	
Sat	11-Feb-23		
Sun	12-Feb-23		
Mon	13-Feb-23		
Tue	14-Feb-23		
Wed	15-Feb-23		✓
Thu	16-Feb-23	✓	
Fri	17-Feb-23		
Sat	18-Feb-23		
Sun	19-Feb-23		
Mon	20-Feb-23		
Tue	21-Feb-23		✓
Wed	22-Feb-23	✓	
Thu	23-Feb-23		
Fri	24-Feb-23		
Sat	25-Feb-23		
Sun	26-Feb-23		
Mon	27-Feb-23	✓	
Tue	28-Feb-23		✓

Note:

Ecology monitoring dates are tentative and are subject to change

✓	Monitoring Day
	Sunday or Public Holiday


Appendix G

Database of Monitoring Result

Daytime Noise Measurement Results (dB) at CP-KTN-NMS5																					
Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min, dB(A)	Corrected Leq30min dB(A)
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)		
3-Jan-23	9:20	58.2	61.1	57.6	58.9	60.6	57.7	58.8	61.0	57.9	59.3	60.9	58.3	58.9	60.7	58.0	58.4	59.9	57.7	58.8	61.8
10-Jan-23	13:30	51.2	53.4	50.5	55.2	55.8	50.8	56.6	58.4	51.1	54.4	54.8	51.1	53.3	53.2	51.7	54.1	55.9	50.9	54.4	57.4
17-Jan-23	15:12	56.8	59.2	53.3	58.2	61.3	54.2	59.1	62.1	56.0	59.3	62.3	56.2	58.4	61.3	54.6	56.2	59.5	53.8	58.1	61.1
27-Jan-23	9:16	53.6	57.8	48.0	52.6	54.6	48.5	53.0	54.4	49.0	52.5	54.2	49.3	51.1	54.1	47.8	53.8	56.9	50.1	52.9	55.9
30-Jan-23	10:23	56.2	58.0	54.5	58.3	61.5	56.0	55.7	58.0	54.0	56.8	58.0	55.0	58.3	60.5	56.5	57.4	60.0	56.0	57.2	60.2

Appendix H

Graphical Plots for Monitoring Result



Appendix I

Monthly Summary Waste Flow Table

Contract No. : 3/WSD/20
Contact Name: Reclaimed Water Supply to Sheung Shui and Fanling

Monthly Summary Waste Flow Table for 2023 (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of C&D Wastes Generated Monthly					
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	0.1842	0	0	0	0.1842	0	0	0	0	0	0.0034
Feb											
Mar											
Apr											
May											
June											
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total	0.1842	0	0	0	0.1842	0	0	0	0	0	0.0034

Forecast of Total Quantities of C&D Materials to be Generated from the Contract *										
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
25.472	5.386	0	0	25.472	0	0	0	0	0	0.3885

Notes:

- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (3) The quantities of C&D material indicated in the half-yearly status report should be in tonnes. If the project offices do not have information on the densities of the material for the time being, they could initially adopt the following conversion factors for reporting purpose: insitu densities of rock and soil to be 2.5 tonnes/m³ and 2.0 tonnes/m³ respectively; and densities of imported rock and soil to be 2.0 tonnes/m³ and 1.8 tonnes/m³ respectively.
- (4) Broken concrete and bitumen = 2.4 tonnes/m³
- (5) Conversion to 1000m³ for general refuse is weight in 1000kg multiply by 0.002

Appendix J

Implementation Schedule for Environmental Mitigation Measures (ISEMM)

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
Common Mitigation Measures (Applicable to ALL Project Components, including DPs and Non-DPs)							
Construction Dust Impact							
S3.8	D1	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road is proposed to achieve dust removal efficiency of 92.1%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.7 L/m2 to achieve the respective dust removal efficiencies.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	APCO To control the dust impact to meet HKAQO and TM-EIAO
S3.8	D2	The Contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	APCO To control the dust impact to meet HKAQO and TM-EIAO
S3.8	D3	<p>Following dust suppression measures should also be incorporated by the Contractor to control the dust nuisance throughout the construction phase:</p> <ul style="list-style-type: none"> Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones; The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hard cores; When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period; 	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	APCO To control the dust impact to meet HKAQO and TM-EIAO

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		<ul style="list-style-type: none"> The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for material transport should be totally enclosed by impervious sheeting; and Every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. 					
Noise Impact (Construction Phase)							
S4.9	N1	<p>Implement the following good site management practices:</p> <ul style="list-style-type: none"> only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works; mobile plant should be sited as far away from NSRs as possible and practicable; and material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. 	Control construction airborne noise	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO
S4.9	N2	<p>Install temporary site hoarding (approx. 2.4m high) located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.</p>	Reduce the construction noise levels at low-level	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
			zone of NSRs through partial screening.				
S4.9	N3	Install movable noise barriers, full enclosure and acoustic mat, screen the noisy plants including air compressor and generator.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO
S4.9	N4	Use of "Quiet" Plant and Working Methods	Reduce the noise levels of plant items	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO
S4.9	N5	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO
Water Quality Impact (Construction Phase)							
S5.7	W1	<p>Construction Runoff</p> <p>In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN 1/94), construction phase mitigation measures should be provided and the Storm Water Pollution Control Plan is given below.</p> <p>Storm Water Pollution Control Plan</p> <ul style="list-style-type: none"> At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the Contractor prior to the commencement of construction. Diversion of natural stormwater should be provided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipment in order to avoid or minimize polluted runoff. Sedimentation tanks with sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8m3 capacities, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity shall be flexible and able to handle multiple inputs from a variety of sources and suited to applications 	Control construction runoff	Contractor	All construction sites	Construction phase	WPCO, EIAO, TM-EIAO

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		<p>where the influent is pumped.</p> <ul style="list-style-type: none"> The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a silt/sediment trap. The silt/sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The detailed design of the sand/silt traps should be undertaken by the Contractor prior to the commencement of construction. Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means. All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas. Measures should be taken to minimize the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, it should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. All open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. Precautions be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff 					

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		<p>during storm events.</p> <ul style="list-style-type: none"> All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain. Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts. All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby. Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the meander, wetlands and fish ponds. 					
S5.7	W2	<p>Sewage from Workforce</p> <ul style="list-style-type: none"> Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on the construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures. 	Handling of site sewage	Contractor	All construction sites	Construction phase	WPCO, EIAO, TM-EIAO

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
Waste Management (Construction Waste)							
S7.6	WM1	<p>Waste Reduction Measures</p> <p>Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to achieve reduction:</p> <ul style="list-style-type: none"> segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal; proper storage and site practices to minimize the potential for damage and contamination of construction materials; plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. <p>Prepare Waste Management Plan and submit to the Engineer for approval</p>	Reduce waste generation	Contractor	All construction sites where practicable	Prior to the commencement of construction	Waste Disposal Ordinance
S7.6	WM2		Minimize waste generation during construction	Contractor	All construction sites	Construction phase	Waste Disposal Ordinance
S7.6	WM3	<p>Good Site Practice</p> <p>The following good site practices are recommended throughout the construction activities:</p> <ul style="list-style-type: none"> nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling; provision of sufficient waste disposal points and regular collection for disposal; appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; 	Minimize waste generation during construction	Contractor	All construction sites	Construction phase	Waste Disposal Ordinance
S7.6	WM4	<p>Storage of Waste</p> <p>The following recommendation should be implemented to minimize the impacts:</p>	Minimize waste from storage impacts	Contractor	All construction	Construction phase	Waste Disposal Ordinance

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		<ul style="list-style-type: none"> waste such as soil should be handled and stored well to ensure secure containment; stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; different locations should be designated to stockpile each material to enhance reuse; 			sites		
S7.6	WM5	<p><u>Collection and Transportation of Waste</u></p> <p>The following recommendation should minimize the impacts:</p> <ul style="list-style-type: none"> remove waste in timely manner; employ the trucks with cover or enclosed containers for waste transportation; obtain relevant waste disposal permits from the appropriate authorities; and disposal of waste should be done at licensed waste disposal facilities. 	Minimize waste from storage impacts	Contractor	All construction sites	Construction phase	Waste Disposal Ordinance
S7.6	WM6	<p><u>Excavated and C&D Material</u></p> <p>Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public filling areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&D materials:</p> <ul style="list-style-type: none"> maintain temporary stockpiles and reuse excavated fill material for backfilling; carry out on-site sorting; deliver surplus artificial hard materials to Tuen Mun Area 38 recycling plant or its successor for recycling into subsequent useful products; make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; implement a recording system for the amount of waste generated, recycled and disposed of for checking; <p>Standard formwork should be used as far as practicable in order to minimize the arising of C&D waste. The use of more durable formwork (e.g. metal hoarding) or plastic facing should be encouraged in order to enhance the possibility of recycling. The purchasing of construction materials should be carefully planned in order to avoid over ordering and wastage. Wheel wash facilities have to be provided at the site entrance before the trucks leaving the works area.</p>	Minimize waste impacts from excavated and C&D materials	Contractor	All construction sites	Construction phase	<ul style="list-style-type: none"> Land (Miscellaneous Provisions) Ordinance Waste Disposal Ordinance ETWB TCW No. 19/2005
S7.6	WM8	<p><u>Chemical Waste</u></p> <ul style="list-style-type: none"> If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste Contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical 	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	Construction phase	<ul style="list-style-type: none"> Waste Disposal (Chemical Waste) General Regulation Code of Practice on the Packaging, Labelling and

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.					Storage of Chemical Waste
S7.6	WM9	General Waste <ul style="list-style-type: none"> General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling. Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean. A reputable waste collector should be employed to remove general refuse on a daily basis. 	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	Construction phase	<ul style="list-style-type: none"> Waste Disposal Ordinance
S7.6	WM10	Sewage <ul style="list-style-type: none"> The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability, site condition and activities. Regularly collection by licensed collectors should be arranged to minimize potential environmental impacts. 	Minimize production of sewage impacts	Contractor	All construction sites	Construction phase	<ul style="list-style-type: none"> Waste Disposal Ordinance
S7.6	WM11	Topsoil reuse – Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. This is considered a general measure for good site practice.	Good site practice	Contractor / Project Proponent	Onsite	Construction Phase	<ul style="list-style-type: none"> ETWB Technical Circular (Works) No.29/2004
Landscape and Visual (Construction)							
S.12.9 MM3	LV5	Open Space Provision - the principles adopted in the RODP planning ensure that public open space systems are incorporated. All requirements for open space areas stipulated in the planning documents for the formulation of the Preliminary Layout Plan should be adhered to.	Reprovision of open space. Enhance visual amenity of the area and improve the overall landscape character	Government Developer / Detailed Design Consultant / Contractor	Onsite as stipulated in the planning documents for the formulation of the Preliminary Layout Plan	Prior to Construction and Construction Phase	Hong Kong Planning Standards and Guidelines (HKPSG) issued by the Planning Department (As at Aug 2011); Sustainable Building Design Guidelines
S.12.9 MM4	LV6	Tree Protection & Preservation – Existing trees to be retained within the Project Site should be carefully protected during construction. In particular OVTs will be preserved according to ETWB Technical Circular (Works) No. 29/2004. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to	Protect and Preserve Trees	Government Developer / Detailed Design Consultant / Contractor	Onsite as stipulated in the planning documents for the formulation of	Prior to Construction and Construction Phase	ETWB Technical Circular Works (TCW) No. 29/2004 and 3/2006

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		undertaking any works adjacent to all retained trees, including trees in Contractor's works areas. A detailed tree survey will be carried out for the Tree Removal Application (TRA) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which trees should be retained, transplanted or felled and will include details of tree protection measures for those trees to be retained.			the Preliminary Layout Plan		
S.12.9 MM5	LV7	Tree Transplantation – Trees unavoidably affected by the Project works should be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery as far as possible. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, where applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme. A detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBTC 2/2004 and 3/2006 and final locations of transplanted trees should be agreed prior to commencement of the work. For trees associated with highways e.g. roadside planting along highways, that are unavoidably affected and should be transplanted, HyD HQ/GN/13 'Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit' should be referred to.	Transplant Trees where suitable for transplantation	Government Developer / Detailed Design Consultant / Contractor	Onsite where possible. Otherwise consider offsite locations	Prior to Construction, Construction Phase & Maintenance in Operation Phase	ETWB TCW 3/2006 and 2/2004 HyD HQ/GN/13 Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit
S.12.9 MM7	LV9	Compensatory Planting – Compensatory tree planting for felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Removal Application process under ETWBTC 3/2006. Compensatory planting is proposed at the potential open areas such as open spaces, amenity areas, open areas of the streetscapes, as well as the open areas within development lots. Compensatory planting for shrubs should be considered in suitable locations. Native species such as <i>Melastoma malabathricum</i> , <i>Diospyros vaccinioides</i> , <i>Gardenia jasminoides</i> , <i>Ixora chinensis</i> , <i>Ligustrum sinense</i> , <i>Litsea rotundifolia</i> , <i>Melastoma dodecandrum</i> , <i>Atalantia buxifolia</i> , <i>Rhodomyrtus tomentosa</i> , <i>Raphiolepis indica</i> , and <i>Rhododendron simsii</i> are suggested.	Compensate for trees and shrubs lost due to the Project.	Government Developer / Detailed Design Consultant / Contractor	Onsite where possible. Otherwise consider offsite locations	Prior to Construction, Construction Phase & Maintenance in Operation Phase	ETWB TCW 3/2006 and 2/2004
S.12.9 MM9	LV11	Vertical Greening – Planting of climbers to grow up vertical surfaces were appropriate (e.g. building edges, piers).	Soften hard surfaces and	Project Proponent /	On appropriate	Prior to Construction,	ETWB TCW No. 11/2004 – Cyber

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
			facilities	Detailed Design Consultant / Contractor / Maintenance Authority	structures	Construction Phase & Maintenance in Operation Phase	Manual for Greening
S.12.9 MM10	LV12	Green Roof – Roof greening where appropriate should be established on proposed buildings as per the guidelines stated. These guidelines provide further details including information regarding structural loading, design, maintenance, etc. considerations as well as providing information on what types of plants might be suitable.	Reduce exposure to untreated concrete surfaces and particularly mitigate visual impact to VSRs at high levels. Provide greening.	Project Proponent / Detailed Design Consultant / Contractor / Maintenance Authority	On appropriate buildings	Prior to Construction, Construction Phase & Maintenance in Operation Phase	CIBSE HK Branch, Technical Guidelines for Green Roof Systems in Hong Kong (2011); ArchSD/Urban Study on Green Roof Application in HK (2007)
S.12.9 MM11	LV13	Screen Planting – Tall screen/buffer trees and shrubs should be planted. This measure may additionally form part of the compensatory planting.	To screen proposed structures such as roads and buildings. Improve compatibility with the surrounding environment and create a pleasant pedestrian environment	Government / Developer / Detailed Design Consultant / Contractor	Along roads, around suitable built structures, or around VSRs to contain their view out to the NDA	Prior to Construction, Construction Phase & Maintenance in Operation Phase	ETWBTC 3/2006
S12.9 MM14.5	LV20	Screen Hoarding – Screen hoarding shall be erected along areas of the construction works site boundary where the works site borders publicly accessible routes and/or is close to visually sensitive receivers (VSRs). It is proposed that the screening be compatible with the surrounding environment and where possible, nonreflective, recessive colours be used. Any works areas near the ecological sensitive areas should erect 2m high dull green site boundary fence. Details can refer to the ecological impact assessment (Chapter 13 of the EIA report).	To screen undesirable views of the works site.	Contractor	Throughout NDAs	Construction Phase	
S12.9	LV21	Light Control – Construction day and night time lighting should be controlled to	To minimize glare	Government /	Throughout	Construction	

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
MM14.6		minimize glare impact to adjacent VSRs during the Construction phase. Street and night time lighting shall also be controlled to minimize glare impact to adjacent VSRs during the operation phase.	impact to adjacent VSRs	Developer / Contractor	NDA's	and Operation Phases	
Ecology (Construction Phase)							
S.13.9	E13	Review design and construction methods for bridges, especially those on the Sheung Yue and tidal Ng Tung Rivers, and adopt measures which minimize impacts on rivers and disturbance and fragmentation impacts on fauna. No construction during ardeid breeding season (1 March to 31 July) along Sheung Yue River north and east of KTN area D1-5 and east of D1-9 and C2-3 and restriction of working hours on new pedestrian bridges over the Sheung Yue River and tidal Ng Tung River to 09:00 to 17:30 during the ardeid breeding season (1 March to 31 July). Provision of alternative foraging habitat along main river channels for large waterbirds.	Minimize impacts on rivers and disturbance and fragmentation impacts on fauna.	Project Proponent / Detailed Design Consultant / Contractor	Along and within the Sheung Yue, Ng Tung and Shek Sheung Rivers	Detailed design and construction phases.	TM-EIAO.
S.13.9	E16	Creation of Green Corridors along the Sheung Yue, Ng Tung and Shek Sheung Rivers, retention and provision of screen plantings where feasible; provision of Open Space areas and development areas along river corridors; Design and erection of 2m high solid dull green site barrier fence between river channel and any active works area along or adjacent to Ng Tung, Sheung Yue and Shek Sheung Rivers. Ng Tung, Sheung Yue and Shek Sheung Rivers screen planting.	Minimize disturbance to waterbirds using Ng Tung, Sheung Yue and Shek Sheung River channels.	Detailed Design Consultant / Contractor	Ng Tung, Sheung Yue and Shek Sheung Rivers	Detailed design and construction phases.	TM-EIAO.
S.13.9	E19	Use opaque, non-transparent, non-reflective noise barriers for all construction sites. Unnecessary lighting should be avoided.	Minimize mortality impacts on birds.	Contractor	All construction sites	Construction phase.	TM-EIAO.

Appendix K

As-built Drawing of Site Temporary Drainage

Legend:

- abandoned existing channel
- line of surface runoff
- water flow by submersible pump
- 3" submersible pump

Sedimentation Pit
5m (W) x 5m (L) x 3m (D)

Line of continuous sand bags
at site boundary near Ng Tung
River

Sedimentation Tanks
2.5m (W) x 6m (L) x 2.4m(H)
(4nos.)

Discharge
Outlet

ELS Pit
28m (W) x 30m (L) x 8.8m (D)

Abandoned
Existing UC

ELS Pit
25m (W) x 80m (L) x 3m (D)

上水屠房

Appendix L

Waterbirds Survey Report for the Reporting Month



**WSD Contract No. 3/WSD/20 - Reclaimed Water Supply to
Sheung Shui and Fanling - Provision of EM&A (Ecological)
Monitoring**

Monthly Report for January 2023
(Issue 1)



Job Ref.: 21/2063/582 AUES-SWHTSE
Date: 8th February 2023

WSD Contract No. 3/WSD/20 - Reclaimed Water Supply to Sheung Shui and Fanling - Provision of EM&A (Ecological) Monitoring

Monthly Report for January 2023

(Issue 1)

February 2023

	Name	Signature
Prepared by:	Nicholas Tam	
Reviewed by:	Ida Yu	
Date:	8 th February 2023	

CONTENTS

1	Introduction	1
2	Monitoring Methodology.....	1
3	Analytical methodology	2
4	Results	3
5	Analysis.....	4
6	Observations	5
7	References.....	5

LIST OF TABLES

Table 1	Ecological Monitoring Stations
Table 2	Representative Waterbirds
Table 3	Action and Limit Levels and Responses to Evidence of Disturbance to Waterbirds using Ng Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase
Table 4	Weather Conditions and Tidal Information of Survey Dates in the Reporting Month
Table 5	Total Bird Species and Abundance at Point Count Locations in the Reporting Month
Table 6	Abundance of Representative Waterbirds at Point Count Locations in the Reporting Month
Table 7	T-test Result for Waterbirds in the Reporting Month
Table 8	Observations during the Ecological Monitoring in the Reporting Month

LIST OF APPENDICES

Appendix A	Recorded Bird Species and their Abundance in the Reporting Month
Appendix B	Total Waterbird Abundance from Point Count
Appendix C	Abundance of Representative Waterbirds from Point Count

LIST OF FIGURES

Figure 1	Transect and Point Count Locations
Figure 1a	Transect and Point Count Locations (Zoomed In)

1 INTRODUCTION

- 1.1 According to Section 12.3.2.5 of “Updated EM&A Manual for Advance And First Stage Works of Kwu Tung North and Fanling North New Development Areas”, monitor of measures to minimise disturbance to waterbirds on Ng Tung, Sheung Tue and Shek Sheung Rivers is required.
- 1.2 aec Ltd. has been appointed by Action-United Environmental Services & Consulting (AUES) to conduct weekly transect bird surveys at high and low tides along Ng Tung River, Sheung Yue River and Shek Sheung River; and identify sources of actual and potential disturbances to birds due to construction activities of WSD Contract No. 3/WSD/20 – Reclaimed Water Supply to Sheung Shui and Fanling. As instructed by the Contractor, the commencement date of the survey was in the week of 10th January 2022. This monthly report summarises the monitoring findings in January 2023.

2 MONITORING METHODOLOGY

- 2.1 The survey methodology references the methodology stated in approved Baseline Monitoring Report (Ecology) (Version 1) (prepared by Cinotech Consultants Limited (2019)) under “Contract No. SPW 08/2019 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1”. Three transects and seven point count locations were selected within the 500m boundary of Ng Tung, Sheung Yue and Shek Sheung River. These locations are shown in **Figure 1** and summarized in **Table 1**.

Table 1 Ecological Monitoring Stations

Monitoring Stations	Descriptions	Influenced by Tidal Action
Transect T1	Along Ng Tung River	No
Transect T2		
Point Count Location P1		
Point Count Location P2		
Point Count Location P3		
Point Count Location P4		
Point Count Location P5	At Shek Sheung River (Low-flow Channel)	No
Transect T3	Along Shek Sheung River & Sheung Yue River	Yes
Point Count Location P6	At Shek Sheung River	Yes
Point Count Location P7	At Intersection between Sheung Yue and Shek Sheung River	Yes

- 2.2 Surveys were conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station).
- 2.3 All avifauna species that were seen or heard were identified and quantified along transects and at point count locations. Survey data would be recorded continuously by the surveyor as they walk along the transects, while survey data of each point count location would be collected for 5-minutes after surveyor reaches the designated point count location. During the surveys, the utilisation of Ng Tung River, Sheung Yue River and Shek Shui River and their immediate environs/habitats by waterbirds will be focused. For comparison and data analysis, the transect routes and point count locations followed Figure 1 of the approved Baseline Monitoring Report (Ecology) (Version 1). Locations of T1, T2, and P1 to P4 were adjusted to the opposite side of Ng Tung River as the original transects were inaccessible due to various construction projects.

- 2.4 Noticeable behaviours such as breeding, nesting, roosting, feeding and presence of recently fledged juveniles were recorded and reported. In the case which such behaviours were observed for species of conservation importance, the Resident Engineer (RE), the Contractor and the Independent Environmental Checker (IEC) would be immediately notified after the survey such that the Contractor could review the current construction programme and minimize disturbances due to construction activities.
- 2.5 Weather conditions, tidal information, time of the survey and other noticeable activities occurring within the vicinity of the survey area were recorded.

3 ANALYTICAL METHODOLOGY

- 3.1 Total numbers of waterbirds and six representative waterbird species (listed in **Table 2**) are used as an indicator of the level disturbance to waterbirds at each of the survey location. Species listed as wetland-dependant according to Carey *et al.* (2001) are defined as waterbirds. A significant decline in the abundance of all or representative waterbirds would indicate a high level of disturbance.

Table 2 Representative Waterbirds

Common Name	Species Name	Chinese Name
Chinese Pond Heron	<i>Ardeola bacchus</i>	池鷺
Eastern Cattle Egret	<i>Bubulcus coromandus</i>	牛背鷺
Grey Heron	<i>Ardea cinerea</i>	蒼鷺
Great Egret	<i>Ardea alba</i>	大白鷺
Little Egret	<i>Egretta garzetta</i>	小白鷺
Great Cormorant	<i>Phalacrocorax carbo</i>	普通鸕鶿

- 3.2 Survey data from each month is compared to the baseline monitoring data. When a decline in the total number of Waterbirds or the number of the representative Waterbird species is recorded the survey data would be compared to the baseline data (from Shek Wu Hui Effluent Polishing Plant Baseline Monitoring Report (Ecology) by Cinotech Consultants Limited, 2019) using a two-sample one-tailed Student's t-test assuming unequal variance to analyse whether the decline is significant.
- 3.3 If the collected data for the reporting month shows a significant difference at the 95% confidence level, the action level will be triggered. If the collected data for the reporting month shows a significant difference at the 99% confidence level, the limit level is triggered and corresponding suggestions would be given to minimize the disturbances according to **Table 3**.

Table 3 Action and Limit Levels and Responses to Evidence of Disturbance to Waterbirds using Ng Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase

Action Level	Response	Limit Level	Response
Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause(s) and if cause(s) identified as related to NDAs project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause(s) and if cause(s) identified as related to the NDAs project instigate remedial action. Review and adjust project's Long Valley Nature Park (LVNP) management measures

Action Level	Response	Limit Level	Response
			to improve conditions for affected species.
Decline in numbers of any one Waterbird species occurring in significant numbers* during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause(s) and if cause(s) identified as related to NDAs project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of any one Waterbird species occurring in significant numbers* during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause(s) and if cause(s) identified as related to the NDAs project instigate remedial action. Review and adjust project's LVNP management measures to improve conditions for affected species.

Note: Whether numbers are significant depend on species and season after collection and evaluation of baseline survey data.

- 3.4 In order to increase the sample size and reduce the random error on each survey day, survey data would be collectively analysed on a monthly basis. The collective data of each month is also compared to the baseline data of the respective month and season instead of the entire data set, to account for the seasonal variation in the abundance of waterbirds. In this study, the Winter season is defined as October to March, while the Summer season is defined as April to September.

4 RESULTS

- 4.1 The weather conditions and tide levels on the survey dates are listed in the table below.

Table 4 Weather Conditions and Tidal Information of Survey Dates in the Reporting Month

High Tide				Low Tide			
Date	Time	Tide (m)	Weather	Date	Time	Tide (m)	Weather
4-Jan-23	17:00	1.78	Sunny	6-Jan-23	8:30	0.93	Sunny
12-Jan-23	15:00	1.64	Cloudy	10-Jan-23	8:00	0.22	Rainy
20-Jan-23	10:00	1.52	Cloudy	20-Jan-23	8:00	1.01	Cloudy
26-Jan-23	15:15	1.81	Cloudy	28-Jan-23	11:00	0.81	Sunny

- 4.2 Abundance and diversity of total bird species and key species are summarized in **Tables 5** and **6** respectively. Detailed list of avifauna recorded is provided in **Appendix A**.

Table 5 Total Bird Species and Abundance at Point Count Locations in the Reporting Month

Category	Number of Species	Abundance
All Avifauna	34	404
Waterbirds	14	253

Table 6 Abundance of Representative Waterbirds at Point Count Locations in the Reporting Month

Common Name	Species Name	Chinese Name	Abundance
Chinese Pond Heron	<i>Ardeola bacchus</i>	池鷺	13
Eastern Cattle Egret	<i>Bubulcus coromandus</i>	牛背鷺	3
Grey Heron	<i>Ardea cinerea</i>	蒼鷺	42
Great Egret	<i>Ardea alba</i>	大白鷺	75
Little Egret	<i>Egretta garzetta</i>	小白鷺	40
Great Cormorant	<i>Phalacrocorax carbo</i>	普通鸕鶿	19

5 ANALYSIS

- 5.1 The results of Student's t-test for all waterbirds and representative waterbirds are compiled in **Table 7** respectively. Further details are provided in **Appendices B** and **C**.

Table 7 T-test Result for Waterbirds in the Reporting Month

Category	Monthly					Seasonal				
	T-value	df	p	Action Level	Limit Level	T-value	df	p	Action Level	Limit Level
All Waterbirds	No decline					No decline				
Chinese Pond Heron	-3.409	8	0.005	*	*	-7.312	30	0.000	*	*
Eastern Cattle Egret	-0.893	8	0.199			-2.883	41	0.003	*	*
Grey Heron	-1.352	8	0.106			-0.635	4	0.280		
Great Egret	No decline					No decline				
Little Egret	-1.260	6	0.127			-2.084	6	0.041	*	
Great Cormorant	-0.728	10	0.242			-1.356	10	0.102		

* = level triggered

- 5.2 Decline in abundance of Chinese Pond Heron triggered the limit level compared to previous data in January, while decline in abundance of Chinese Pond Heron and Eastern Cattle Egret triggered the limit level of the Winter average. Finally, decline in abundance of Little Egret triggered the action level when compared to the Winter average.
- 5.3 As discussed in previous months, the decline of individual waterbird species should not be the result of increased disturbances from the Project, as increased disturbance would discourage all waterbirds from foraging near the transect and point count locations instead. Thus it is suggested that construction of the current projects did not cause the decline in Chinese Pond Heron, Eastern Cattle Egret and Little Egrets.
- 5.4 However, constructions around the survey transects are still active during the reporting month and the following activities were noted:
- 5.5 Since the survey dated on 4th November, surveyors have recorded works involving laying concrete blocks using cranes across Ng Tung River at P2 and P3, these works were determined to be a part of the North East New Territories Sewerage System Upgrade led by Drainage Services Department. Although the laying was already completed in November, the presence of the concrete blocks throughout the entire reporting month (as seen in Photo 2 of **Appendix D**), and intentional damming of Ng Tung Rive still caused the water level at the entire Ng Tung River covering T1, T2, P1, P2, P3 and P4 to be visibly higher when compared to previous months.
- 5.6 Since the survey conducted on 11th January, part of the blocks at P2 were removed and the rubber dam was observe to be deflated (Photo 3 of **Appendix D**). However, the water level remained relatively high compared to previous months.
- 5.7 The construction involving excavation and sheet piling (similar to the previous month) right next to P3 by DSD near the Sheung Shui Slaughter House and the construction by Civil Engineering and Development Department (Photo 5 of **Appendix D**) were both observed active throughout the entire reporting month.
- 5.8 Monitoring work will be continued next month to evaluate any construction impact on waterbirds. The construction site should continue keeping the best site practice in noise control to minimize disturbance caused to waterbirds. No further action is advised at the moment.

6 OBSERVATIONS

- 6.1 The types of Waterbird behavior observed during ecological monitoring are listed below:
- Flying
 - Resting
 - Foraging
- 6.2 The anthropogenic activities observed during ecological monitoring are listed in **Table 8**.

Table 8 Observations of the anthropogenic activities during the Ecological Monitoring in the Reporting Month

Location	Observations	
	Project Related	Non-project Related
T1 (PC1, PC2)	/	laying of concrete and damming blocks at P2 (DSD)
T2 (PC3, PC4)	Use of crane, scaffolding	Fishing, laying of concrete blocks at P3 (DSD)
T3 (PC6, PC7)	/	Fishing, piling works at P7 (CEDD)

7 REFERENCES

Carey, G.J., Chalmers, M.L., Diskin, D.A., Kennerley, P.R., Leader, P.J., Leven, M.R., Lewthwaite, R.W., Melville, D.S., Turnbull, M., and Young, L. 2001. The Avifauna of Hong Kong. Hong Kong Bird Watching Society, Hong Kong.

Cinotech Consultants Limited. 2019. Contract No. SPW 08/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 Baseline Monitoring Report (Ecology) (Version 1). Accessed from https://shekwuhui.cinotech.hk/?page_id=24 in Jan 2022.

Appendix A Recorded Bird Species and their Abundance in the Reporting Month

Common Name	Chinese Name	Scientific Name	Waterbird	Point Count Abundance	Transect Abundance
Chinese Pond Heron	池鷺	<i>Ardeola bacchus</i>	Y	12	++
Eastern Cattle Egret	牛背鷺	<i>Bubulcus coromandus</i>	Y	3	+
Grey Heron	蒼鷺	<i>Ardea cinerea</i>	Y	42	+++++
Great Egret	大白鷺	<i>Ardea alba</i>	Y	75	++
Little Egret	小白鷺	<i>Egretta garzetta</i>	Y	40	+++
Great Cormorant	普通鸕鶿	<i>Phalacrocorax carbo</i>	Y	19	++++
Black Kite	黑鷹	<i>Milvus migrans</i>	N	1	+
White-breasted Waterhen	白胸苦惡鳥	<i>Amaurornis phoenicurus</i>	Y	1	
Black-winged Stilt	黑翅長腳鷸	<i>Himantopus himantopus</i>	Y	32	+++++
Common Sandpiper	磯鷸	<i>Actitis hypoleucos</i>	Y	5	+
Green Sandpiper	白腰草鷸	<i>Tringa ochropus</i>	Y	4	
Common Greenshank	青腳鷸	<i>Tringa nebularia</i>	Y	6	+
Rock Dove	原鴿	<i>Columba livia</i>	N		+
Spotted Dove	珠頸斑鳩	<i>Spilopelia chinensis</i>	N	11	++
Greater Coucal	褐翅鴉鵂	<i>Centropus sinensis</i>	N		+
Asian Koel	噪鵲	<i>Eudynamis scolopaceus</i>	N		+
White-throated Kingfisher	白胸翡翠	<i>Halcyon smyrnensis</i>	Y	8	+
Pied Kingfisher	斑魚狗	<i>Ceryle rudis</i>	Y	4	+
Brown Shrike	紅尾伯勞	<i>Lanius cristatus</i>	N	1	
Long-tailed Shrike	棕背伯勞	<i>Lanius schach</i>	N		+
Black Drongo	黑卷尾	<i>Dicrurus macrocercus</i>	N		+
Red-billed Blue Magpie	紅嘴藍鵲	<i>Urocissa erythroryncha</i>	N	8	
Oriental Magpie	喜鵲	<i>Pica serica</i>	N		+
House Crow	家鴉	<i>Corvus splendens</i>	N	1	
Collared Crow	白頸鴉	<i>Corvus torquatus</i>	Y	2	+
Large-billed Crow	大嘴烏鴉	<i>Corvus macrorhynchos</i>	N	3	
Cinereous Tit	蒼背山雀	<i>Parus cinereus</i>	N	3	+
Red-whiskered Bulbul	紅耳鶇	<i>Pycnonotus jocosus</i>	N	7	+++
Chinese Bulbul	白頭鶇	<i>Pycnonotus sinensis</i>	N	16	
Barn Swallow	家燕	<i>Hirundo rustica</i>	N		++
Yellow-browed Warbler	黃眉柳鶯	<i>Phylloscopus inornatus</i>	N	13	+++
Pallas's leaf Warbler	黃腰柳鶯	<i>Phylloscopus proregulus</i>	N		+
Dusky Warbler	褐柳鶯	<i>Phylloscopus fuscatus</i>	N	4	+++
Yellow-bellied Prinia	黃腹鷦鶯	<i>Prinia flaviventris</i>	N		+
Common Tailorbird	長尾縫葉鶯	<i>Orthotomus sutorius</i>	N	2	+
Masked Laughingthrush	黑臉噪鵲	<i>Pterorhinus perspicillatus</i>	N	15	++
Swinhoe's white-eye	暗綠繡眼鳥	<i>Zosterops simplex</i>	N	15	+++++
Crested Myna	八哥	<i>Acridotheres cristatellus</i>	N	28	+++++
Black-collared Starling	黑領椋鳥	<i>Gracupica nigricollis</i>	N		++
Oriental Magpie Robin	鵲鴝	<i>Copsychus saularis</i>	N	1	+
Asian Brown Flycatcher	北灰鶇	<i>Muscicapa dauurica</i>	N	3	+

Common Name	Chinese Name	Scientific Name	Waterbird	Point Count Abundance	Transect Abundance
Daurian Redstart	北紅尾鵲	<i>Phoenicurus aureus</i>	N	2	+
Eurasian Tree Sparrow	樹麻雀	<i>Passer montanus</i>	N		+
Scaly-Breasted Munia	斑文鳥	<i>Lonchura punctulata</i>	N		+
Eastern Yellow Wagtail	東黃鵲	<i>Motacilla tschutschensis</i>	N	2	+
White Wagtail	白鵲	<i>Motacilla alba</i>	N	15	+++
Olive-backed Pipit	樹鵲	<i>Anthus hodgsoni</i>	N		+
Total Point Count Abundance				404	
Total Waterbirds				253	

For transect abundance, +: 1-10, ++: 11-20, +++: 21-30, ++++: 31-40, +++++: >40

Appendix B Total Waterbird Abundance from Point Count

Survey Information				Number of Waterbirds	
Week	Date	Time	Tide Level	Individuals Recorded	Total
1	4/1/2023	17:00	High	9	38
	6/1/2023	8:30	Low	29	
2	10/1/2023	8:00	Low	52	61
	12/1/2023	15:00	High	9	
3	20/1/2023	8:00	High	42	106
	20/1/2023	10:00	Low	64	
4	26/1/2023	15:15	High	10	48
	28/1/2023	11:00	Low	38	
Survey Average					63.25
Baseline				January Average	62.75
				Winter Average	60.77

Appendix C Abundance of Representative Waterbirds from Point Count


Representative Species		Recorded Abundance (Jan 2023)						Baseline	
Common Name	Species Name	Week 1	Week 2	Week 3	Week 4		Average	Jan Average	Winter Average
Chinese Pond Heron	<i>Ardeola bacchus</i>	3	2	4	3		3	8.25	9.21
Eastern Cattle Egret	<i>Bubulcus coromandus</i>	1	0	1	1		0.75	1.5	3.77
Grey Heron	<i>Ardea cinerea</i>	4	8	20	10		10.5	16.88	12.82
Great Egret	<i>Ardea alba</i>	1	23	41	10		18.75	4.75	5.15
Little Egret	<i>Egretta garzetta</i>	8	10	15	7		10	12.75	14.36
Great Cormorant	<i>Phalacrocorax carbo</i>	2	8	4	5		4.75	6.5	7.08

Appendix D Survey Photos

Photo 1 Works on current project at P4 (20/1/2023)	Photo 2 Concrete Blocks laid by DSD and damming at P2 (4/1/2023)
	
Photo 3 Concrete Blocks at P2 (26/1/2023)	Photo 4 Fishing activities at P4
	
Photo 5 Road works at P7 by CEDD (11/1/2023)	Photo 6 Great Egrets at P7
	

Figure 1

Transect and Point Count Location



Project Title:

WSD Contract No. 3/WSD/20 -
Reclaimed Water Supply to Sheung Shui and Fanling -
Provision of EM&A (Ecologica) Monitoring


Figure Title:

Transect and Point Count Locations

Drawn by:	NT	Scale:	1:14,500	on A3
Checked by:	NT	Date:	5 July 2022	
Approved by:	TY			
Figure Number:	Figure 1	Revision:	2	

Figure 1a

Transect and Point Count Location (Zoomed In)



- Proposed Shek Wu Hui Water Reclamation
- Plant
- 500m Survey Boundary
- Proposed Retained Water Mains
- Walk Transect
- Point Count Locations



Project Title:		WSD Contract No. 3/WSD/20 - Reclaimed Water Supply to Sheung Shui and Fanling - Provision of EM&A (Ecological) Monitoring	
Figure Title:		Transect and Point Count Locations (zoomed in)	
Drawn by:	NT	Scale:	1:6,000 on A3
Checked By:	NT	Date:	5 July 2022
Approved by:	TY		
Figure Number:	Figure 1a		Revision: 2