



JOB No.: TCS01216/21

**WSD Contract No.: 3/WSD/20 -
Reclaimed Water Supply to Sheung Shui and Fanling**

**MONTHLY ENVIRONMENTAL MONITORING & AUDIT
REPORT (NO.19) – JUNE 2023**

**PREPARED FOR
WATER SUPPLIES DEPARTMENT**

Quality Index

Date	Reference No.	Prepared By	Approved By
12 July 2023	TCS01216/21/600/R0080v1	 Martin Li Environmental Consultant	 TW Tam Environmental Team Leader

Version	Date	Description
1	12 July 2023	First Submission



NATURE & TECHNOLOGIES (HK) LIMITED

科技環保(香港)有限公司

Unit 1102, 11/F, 88 Gloucester Road, Wan Chai, Hong Kong

香港灣仔告士打道 88 號 11 樓 1102 室

Tel 電話: (852) 2877 3122 Fax 傳真: (852) 2511 0922

Email 電郵: enquiry@nt.com.hk Website 網址: <http://www.nt.com.hk>

Date: 13th July 2023

Project Manager
Water Supplies Department
Immigration Tower, 7 Gloucester Road,
Wan Chai, Hong Kong
Attn: Mr. Tim Wong

Dear Sir,

Agreement No. CE67/2017(WS)

Reclaimed Water Supply to Sheung Shi and Fanling – Investigation, Design and Construction

Independent Environmental Checker (IEC) Services for

Shek Wu Hui Water Reclamation Plant under Contract No. 3/WSD/20

Monthly EM&A Monitoring Report for June 2023

We refer to the monthly EM&A Report for June 2023 for WSD Contract No.: 3/WSD/20 – Reclaimed Water Supply to Sheung Shui and Fanling certified by the Environmental Team Leader on 12th July 2023. Please note we have no adverse comments on the captioned submission. The captioned submission is hereby verified in accordance with the requirement stipulated in Condition 3.4 of Environmental Permit No. FEP-01/470/2013.

Should you have any query, please feel free to contact the undersigned at 6113 2368.

Yours Sincerely,

Vega Wong

Independent Environmental Checker

c.c.

- ET Leader — AUES (Attn: Mr. T.W. Tam) [by Email: twtam@fordbusiness.com]
- Resident Engineer – Binnies Hong Kong Limited (Attn: Mr. Chester Chan) [by Email: chancw@binnies.com]

EXECUTIVE SUMMARY

- ES.01 Water Supplies Department (WSD) is the Project Proponent and the Permit Holder of **Reclaimed Water Supply to Sheung Shui and Fanling** (hereinafter referred as “the Contract Works”), which is a Designated Project to be implemented under Further Environmental Permit number FEP-01/470/2013 (hereinafter referred as “the FEP-01/470/2013” or “the FEP”).
- ES.02 In according with the Updated EM&A Manual stipulation and the location of Contract Works, only construction noise monitoring and waterbird of ecological monitoring are required during the construction phase of the Contract Works.
- ES.03 As part of the EM&A programme, Baseline Monitoring Report which determined Action and Limit Levels (A/L Levels) based on the baseline data, has been verified by Independent Environmental Checker (IEC) and submitted to EPD endorsement on **24 November 2021**. Also, construction activities under the Contract Works were commenced on **7 December 2021**.
- ES.04 This is the **19th** monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from **1** to **30 June 2023** (hereinafter ‘the Reporting Period’).

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

- ES.06 Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Table ES-1 Environmental monitoring activities in the Reporting Period

Environmental Aspect	Environmental Monitoring Parameters / Inspection	Total Occasions during Reporting Period
Construction Noise	$L_{eq(30min)}$ Daytime	4
Ecology	Waterbirds	4
Site Inspection / Audit	ET, the Contractor and RE joint site Environmental Inspection	5

BREACH OF ACTION AND LIMIT (A/L) LEVELS

- ES.07 In the Reporting Period, no construction noise limit level exceedance construction noise was recorded and no noise complaint (i.e. Action Level) was received. No action and limit level exceedance for waterbirds survey was recorded in the Reporting Period. No Notifications of Exceedances (NOEs) was issued to the Resident Engineer (RE), IEC and the Main Contractor. The statistics of environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Table ES-2 Breach of Action and Limit (A/L) Levels in the Reporting Period

Environmental Aspect	Monitoring Parameters	Action Level	Limit Level	Event & Action		
				NOE Issued	Investigation	Corrective Actions
Construction Noise	$L_{eq(30min)}$ Daytime	0	0	0	0	0
Ecology	Waterbirds Abundance	0	0	0	0	0

ENVIRONMENTAL COMPLAINT

- ES.08 No environmental complaint was recorded or received in this Reporting Month. The statistics of environmental complaint are summarized in the following table.

Table ES-3 Environmental Complaint Summaries in the Reporting Month

Reporting Period	Environmental Complaint Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 30 June 2023	0	0	NA

ES.09 In addition, no complaint received and emergency events relating to violation of environmental legislation for illegal dumping and landfilling were received.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.10 No environmental summons or successful prosecution was recorded in this Reporting Month. The statistics of summons or successful prosecutions are summarized in the following tables.

Table ES-4 Environmental Summons Summaries in the Reporting Month

Reporting Period	Environmental Summons Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 30 June 2023	0	0	NA

Table ES-5 Environmental Prosecution Summaries in the Reporting Month

Reporting Period	Environmental Prosecution Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 30 June 2023	0	0	NA

REPORTING CHANGE

ES.11 No report change in the reporting period.

SITE INSPECTION

ES.12 Weekly site inspections to evaluate the site environmental performance have been carried out by the RE, ET and the Main Contractor on **1, 8, 16, 21 and 29 June 2023**. No non-compliance was noted during the site inspection.

ES.13 IEC inspection was conducted on **16 June 2023**.

FUTURE KEY ISSUES

ES.14 ABWF & E&M works at ReWPS & HCF, and construction of fence wall at SWHWRP will be the major construction work in the coming month. Noise mitigation measures such as erect barrier for steel bar cutting machines were recommended to reduce noise impact generated from rebar fixing work. In addition, the Contractor should pay attention to potential water quality impact from concreting works and waste impact from ABWF Work, and implement mitigation measures according to the ISEMM.

ES.15 As wet season has approached, the Contractor was general reminded to paid attention to water quality mitigation measures such as ensure sufficient wastewater treatment facilities capacity is provided on site and keep review on the temporary drainage system to avoid water quality impact arise from the Project.

ES.16 Details of the future issues in the coming month are described in Section 9.4.

TABLE OF CONTENTS

1.	INTRODUCTION	1
1.1	BACKGROUND	1
1.2	REPORT STRUCTURE	2
2.	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	3
2.1	PROJECT ORGANIZATION	3
2.2	CONSTRUCTION PROGRESS	4
2.3	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	4
3.	SUMMARY OF IMPACT MONITORING REQUIREMENTS	6
3.1	GENERAL	6
3.2	REQUIREMENT OF CONSTRUCTION NOISE MONITORING	6
3.3	LOCATION OF CONSTRUCTION NOISE IMPACT MONITORING	6
3.4	ACTION AND LIMIT LEVEL FOR CONSTRUCTION NOISE	6
3.5	NOISE MONITORING METHODOLOGY	7
3.6	MONITORING PROCEDURE	7
3.7	DATA MANAGEMENT AND DATA QA/QC CONTROL	7
3.8	REQUIREMENT OF WATERBIRDS ECOLOGICAL IMPACT MONITORING	8
3.9	MONITORING METHODOLOGY FOR WATERBIRDS ECOLOGICAL IMPACT MONITORING	8
3.10	EVENT ACTION PLAN	9
4.	CONSTRUCTION NOISE MONITORING	11
4.1	GENERAL	11
4.2	RESULTS OF NOISE MONITORING	11
5.	ECOLOGY WATERBIRD MONITORING	12
5.1	GENERAL	12
5.2	RESULTS OF WATERBIRDS SURVEY	12
6.	WASTE MANAGEMENT	14
6.1	GENERAL WASTE MANAGEMENT	14
6.2	RECORDS OF WASTE QUANTITIES	14
7.	SITE INSPECTION	15
7.1	REQUIREMENTS	15
7.2	FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	15
8.	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	16
8.1	ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	16
9.	IMPLEMENTATION STATUS OF MITIGATION MEASURES	17
9.1	GENERAL REQUIREMENTS	17
9.2	IMPLEMENTATION STATUS OF THE MITIGATION MEASURES IN THE REPORTING PERIOD	17
9.3	TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	17
9.4	KEY ISSUES FOR THE COMING MONTH	18
10.	CONCLUSIONS AND RECOMMENDATIONS	19
10.1	CONCLUSIONS	19
10.2	RECOMMENDATIONS	19

LIST OF TABLES

TABLE 2-3-1	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS
TABLE 3-4-1	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 3-5-1	EQUIPMENT OF NOISE IMPACT MONITORING
TABLE 3-8-1	MONITORING OF MEASURES TO MINIMIZE DISTURBANCE TO WATERBIRDS ON THE NG TUNG, SHEUNG YUE AND SHEK SHEUNG RIVERS
TABLE 3-9-1	ECOLOGICAL MONITORING STATIONS
TABLE 3-10-1	EVENT AND ACTION PLAN FOR CONSTRUCTION NOISE MONITORING
TABLE 3-10-2	EVENT AND ACTION PLAN OF ECOLOGICAL (WATERBIRDS) MONITORING
TABLE 4-2-1	SUMMARIES OF NOISE MONITORING RESULTS OF CP-KTN-NMS5
TABLE 5-1-1	REPRESENTATIVE WATERBIRDS
TABLE 5-2-1	TOTAL BIRD SPECIES AND ABUNDANCE AT POINT COUNT LOCATIONS IN THE REPORTING MONTH
TABLE 5-2-2	ABUNDANCE OF REPRESENTATIVE WATERBIRDS AT POINT COUNT LOCATIONS IN THE REPORTING MONTH
TABLE 6-2-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 6-2-2	SUMMARY OF QUANTITIES OF C&D WASTES
TABLE 7-2-1	SITE OBSERVATIONS
TABLE 8-1-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 8-1-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 8-1-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 9-1-1	ENVIRONMENTAL MITIGATION MEASURES IMPLEMENTED IN THE REPORTING PERIOD

LIST OF APPENDICES

APPENDIX A	LOCATION OF SHEK WU HUI WATER RECLAMATION PLANT
APPENDIX B	PROJECT ORGANIZATION
APPENDIX C	MASTER CONSTRUCTION PROGRAM AND SITE OVERVIEW PHOTO IN THE REPORTING PERIOD
APPENDIX D	DESIGNATED NOISE MONITORING STATION LOCATION
APPENDIX E	VALID CALIBRATION CERTIFICATES OF MONITORING EQUIPMENT
APPENDIX F	MONITORING SCHEDULE OF THE REPORTING MONTH AND COMING MONTH
APPENDIX G	DATABASE OF MONITORING RESULT
APPENDIX H	GRAPHICAL PLOTS FOR MONITORING RESULT
APPENDIX I	MONTHLY SUMMARY WASTE FLOW TABLE
APPENDIX J	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)
APPENDIX K	AS-BUILT DRAWING OF SITE TEMPORARY DRAINAGE
APPENDIX L	WATERBIRDS SURVEY REPORT FOR THE REPORTING MONTH

1. INTRODUCTION

1.1 BACKGROUND

- 1.1.1 Water Supplies Department (WSD) is the Project Proponent of Utilization of Treated Sewage Effluent (TSE) from Shek Wu Hui Sewage Treatment Works. On 30th July 2021, China Geo-Engineering Corporation (hereinafter named as “the Main-Contractor”) was awarded WSD Contract Works 3/WSD/20 - Reclaimed Water Supply to Sheung Shui and Fanling (hereinafter referred as “the Contract Works”).
- 1.1.2 The reclaimed water supply to Sheung Shui and Fanling (SSF) comprises a Shek Wu Hui Water Reclamation Plant (SWHWRP), part of pumping water mains to Table Hill Reclaimed Water Service Reservoir (TBHRWSR), and Kwu Tung North (KTN) New Development Area (NDA) and distribution water mains to SSF area.
- 1.1.3 The SWHWRP, which comprises Hypo-Chlorination Facilities (HCF) and Reclaimed Water Pumping Station (ReWPS), will be located at a long-stripped area between Ng Tung River and Sheung Shui Slaughter House at the northwest of the Shek Wu Hui Sewage Treatment Works (SWHSTW).
- 1.1.4 The HCF, which consists of a hypo-chlorination dosing plant, a chlorine contact tank, dye dosing system, water refilling station, other post-treatment facilitates and storage areas for chemicals, would produce reclaimed water by further treatment of the treated sewage effluent (TSE) pumped from the discharge outlet of the SWHSTW. The treatment capacity of the SWHWRP will be 73,000m³/day.
- 1.1.5 The Reclaimed Water P/S, which will be located at the northwest of the HCF, will receive reclaimed water by gravity from the HCF and deliver to the TBHRWSR serving SSF areas, Kwu Tung North Flushing Water Service Reservoir (KTN FLWSR) serving KTN NDA and Fanling North Flushing Water Service Reservoir (FLN FLWSR) serving Fanling North (FLN) NDA.
- 1.1.6 This Work Contract mainly comprise construction of Shek Wu Hui Water Reclamation Plant and laying of the associated water main to produce reclaimed water for supply to the Northeast New Territories areas for non-potable used. It is estimated that about 22 million cubic metres of fresh water can be saved each year ultimately.
- 1.1.7 The construction of Shek Wu Hui Water Reclamation Plant under the Work Contract is a Designated Project to be implemented under Further Environmental Permit number FEP-01/470/2013 (hereinafter referred as “the FEP-01/470/2013” or “the FEP”). Location of Shek Wu Hui Water Reclamation Plant is shown in [Appendix A](#).
- 1.1.8 The major work of the Work Contract under FEP included:
- Civil engineering construction works, including structures, foundations and earthworks for the SWHWRP and ancillary buildings;
 - Electrical and mechanical (E&M), building services, fire services installations, and treatment process system engineering work;
 - Other associated systems and facilities for the SWHWRP.
- 1.1.9 Pursuant to the FEP stipulation, the Main Contractor has commissioned Action-United Environmental Services & Consulting (hereinafter referred as “AUES”) as Environmental Team (hereinafter referred as “ET”) perform relevant EM&A programme and as well as the associated duties.
- 1.1.10 As part of the EM&A programme, Baseline Monitoring Report which determined Action and Limit Levels (A/L Levels) based on the baseline data, has been verified by Independent Environmental Checker (IEC) and submitted to EPD endorsement on **24 November 2021**. Also, construction activities of the Contract were commencement on **7 December 2021**.

- 1.1.11 This is **19th** monthly EM&A report to presenting the monitoring results and inspection findings from **1** to **30 June 2023** of the Reporting Period.

1.2 REPORT STRUCTURE

- 1.2.1 The report was structured into the following sections:-

Section 1	<i>Introduction</i>
Section 2	<i>Project Organization and Construction Progress</i>
Section 3	<i>Summary of Impact Monitoring Requirements</i>
Section 4	<i>Construction Noise Monitoring</i>
Section 5	<i>Ecology Waterbirds Monitoring</i>
Section 6	<i>Waste Management</i>
Section 7	<i>Site Inspections</i>
Section 8	<i>Environmental Complaints and Non-Compliance</i>
Section 9	<i>Implementation Status of Mitigation Measures</i>
Section 10	<i>Conclusions and Recommendations</i>

2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS**2.1 PROJECT ORGANIZATION**

- 2.1.1 The project organization is shown in [Appendix B](#). The roles and responsibilities of the various parties involved in the EM&A process and the organizational structure of the organizations responsible for implementing the EM&A programme are outlined below.

Water Supplies Department (WSD)

- 2.1.2 WSD is the Project Proponent and the Permit Holder of the EP of the development of the Project and will assume overall responsibility for the project. An Independent Environmental Checker (IEC) shall be employed by WSD to audit the results of the EM&A works carried out by the ET.

Environmental Protection Department (EPD)

- 2.1.3 EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

Engineer or Engineers Representative (ER)

- 2.1.4 The ER is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the ER with respect to EM&A are:
- Supervise the Contractor's activities and ensure that the requirements in the Contract Works Specific EM&A Manual are fully complied with;
 - Inform the Contractor when action is required to reduce impacts in accordance with the Event and Action Plans;
 - Employ an IEC to audit the results of the EM&A works carried out by the ET; and
 - Comply with the agreed Event Contingency Plan in the event of any exceedance.

The Main Contractor

- 2.1.5 The Main Contractor is responsible perform construction works and for ensuring that the works are undertaken compliance with the specification and contract requirements. The duties and responsibilities of the Main Contractor with respect to EM&A are:
- Employ an Environmental Team (ET) to undertake monitoring, laboratory analysis and reporting of environmental monitoring and audit;
 - Provide assistance to ET in carrying out monitoring and auditing;
 - Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event and Action Plans;
 - Implement measures to reduce impact where Action and Limit levels are exceeded; and
 - Adhere to the agreed procedures for carrying out compliant investigation.

Environmental Team (ET)

- 2.1.6 The ET is responsible perform implementation EM&A programmes of the Contract Works as stipulated in the Updated EM&A Manual ensure the works are fully compliance with environmental regulations. The duties and responsibilities of the ET with respect to EM&A are:
- Set up all the required environmental monitoring stations;
 - Monitor various environmental parameters as required in the EM&A Manual;
 - Analyze the EM&A data and review the success of EM&A programme to cost effectively confirm the adequacy of mitigation measures implemented and the validity of the EIA predictions and to identify any adverse environmental impacts arising;
 - Carry out site inspection to investigate and audit the Contractors' site practice, equipment and work methodologies with respect to pollution control and environmental mitigation, and take proactive actions to pre-empt problems;
 - Audit and prepare audit reports on the environmental monitoring data and site environmental conditions;
 - Report on the EM&A results to the IEC, Contractor, the ER and EPD or its delegated representative;
 - Recommend suitable mitigation measures to the Contractor in the case of exceedance of

- Action and Limit levels in accordance with the Event and Action Plans;
- Undertake regular and ad-hoc on-site audits / inspections and report to the Contractor and the ER of any potential non-compliance; and
- Follow up and close out non-compliance actions.

Independent Environmental Checker (IEC)

2.1.7 The duties and responsibilities of IEC with respect to EM&A are:

- Review the EM&A works performed by the ET (at not less than monthly intervals);
- Audit the monitoring activities and results (at not less than monthly intervals);
- Report the audit results to the ER and EPD in parallel;
- Review the EM&A reports (monthly summary reports) submitted by the ET;
- Review the proposal on mitigation measures submitted by the Contractor in accordance with the Event and Action Plans;
- Check the mitigation measures submitted by the Contractor in accordance with the Event and Action Plans;
- Check the mitigation measures that have been recommended in the EIA and this Manual, and ensure they are properly implemented in a timely manner, when necessary;
- Report the findings of site inspections and other environmental performance reviews to ER and EPD;
- Coordinate the monitoring and auditing works for all the on-going contracts in the area in order to identify possible sources / causes of exceedances and recommend suitable remedial actions where appropriate; and
- Coordinate the assessment and response to complaints / enquires from locals, green groups, district councils or the public at large.

2.2 CONSTRUCTION PROGRESS

2.2.1 In the Reporting Period, the major construction activities of the Contract Works under FEP are listed in below. Moreover, the master construction program and site overview photo in the reporting period are enclosed in [Appendix C](#).

- ABWF Works at ReWPS (Basement Floor) – Application of waterproofing material and BS works at wall & ceiling
- ABWF Works at ReWPS (Ground Floor) – Erection of bamboo scaffolding, BS works at soffit & wall, Fitting out works
- Lifting appliances installation works
- ABWF Works at HCF – Plastering Works, installation of storage tanks
- Electrical conduits installation work and fire services conduits installation work at HCF
- Water pipes installation works
- Fence Wall at SWHWRP – Concreting work and CLP cable laying

2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.3.1 To according with the FEP stipulation, the required documents has submitted to EPD for retention as listed below:

- Project Location Plans;
- Updated Environmental Monitoring and Audit Manual of Project Specific (TCS01176/21/600/R0012v2); and
- Baseline Monitoring Report (TCS01216/21/600/R0017v3) for the Project.

2.3.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project is presented in **Table 2-3-1**.

Table 2-3-1 Status of Environmental Licenses and Permits

Item	Description	Licence/Permit Status		
		Ref. no.	Effective Date	Expiry Date
1	Air Pollution Control (Construction Dust) Regulation	Notification was made on 3 Aug 2021	3 Aug 2021	Till the Contract ends

Item	Description	Licence/Permit Status		
		Ref. no.	Effective Date	Expiry Date
2	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Account No.: 7041397	8 Aug 2021	Till the Contract ends
3	Chemical Waste Producer Registration	Application was made on 3 Aug 2021	3 Aug 2021	Till the Contract ends
4	Water Pollution Control Ordinance – Discharge Licence	Discharge Licence No.: WT00039707-2021	17 Nov 2021	30 Nov 2026
5	Construction Noise Permit	CNP No. GW-RN0336-23	27 Apr 2023	26 Aug 2023

3. SUMMARY OF IMPACT MONITORING REQUIREMENTS**3.1 GENERAL**

- 3.1.1 According to the Updated EM&A Manual and the location of the Contract Works, only construction noise monitoring and waterbirds ecological of environmental monitoring are related the Contract Works during the construction phase. Details requirement of noise and waterbirds ecological impact monitoring are presented sub-sections as below.

3.2 REQUIREMENT OF CONSTRUCTION NOISE MONITORING

- 3.2.1 One set of $L_{eq(30min)}$ as 6 consecutive $L_{eq(5min)}$ between 0700-1900 hours on normal weekdays and once every week during course of works. If construction work necessary to carry out at other time periods, i.e. restricted time period (19:00 to 07:00 the next morning and whole day on public holidays) (hereinafter referred as “the restricted hours”), $L_{eq(5min)}$ measurement will be carried out in accordance with the CNP requirements. Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.

- 3.2.2 Noise measurements shall not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

3.3 LOCATION OF CONSTRUCTION NOISE IMPACT MONITORING

- 3.3.1 According to the Updated EM&A Manual of CEDD Contract No. NDO 14/2018 - *Advance and First Stage Works of Kwu Tung North and Fanling North New Development Areas*, four noise sensitive receivers are designated on Fanling North New Development Areas for construction noise monitoring.

- 3.3.2 According to the geographic location of proposed Shek Wu Hui Water Reclamation Plant and all the recommended designated construction noise monitoring stations, only the designated noise monitoring station CP-KTN-NMS5 (prior named “CP-NMS7”) shown in [Appendix D](#), is located near the proposed Shek Wu Hui Water Reclamation Plant within 300m (distance about 110m). Therefore, the designated noise monitoring station CP-KTN-NMS5 is recommended for the Contract Works to undertake construction noise monitoring. If the recommended noise monitoring location CP-KTN-NMS5 not available, the ET shall propose alternative monitoring locations/additional monitoring locations and seek approval from the Supervisor of the proposal. When alternative/new monitoring location is proposed, the monitoring location shall be chosen based on the following criteria:

- (i) at locations close to the major site activities which are likely to have noise impacts;
- (ii) close to the noise sensitive receivers; and
- (iii) for monitoring locations located in the vicinity of the sensitive receivers, care shall be taken to cause minimal disturbance to the occupants during monitoring.

- 3.3.3 The construction noise monitoring station shall normally be at a point 1 m from the exterior of the sensitive receivers building façade and be a position 1.2m above the ground. If there is problem with access to the normal monitoring position, an alternative position may be chosen, and a correction to the measurements shall be made to the free field measurements. The ET shall agree with the Supervisor on the monitoring station that is chosen for impact monitoring.

3.4 ACTION AND LIMIT LEVEL FOR CONSTRUCTION NOISE

- 3.4.1 The Action and Limit levels for construction noise are defined in **Table 3-4-1**. Should non-compliance of the criteria occur, action in accordance with the Action Plan which shown in Section 4 of this report, shall be carried out.

Table 3-4-1 Action and Limit Levels for Construction Noise

Monitoring Location	Action Level	Limit Level in dB(A)
	Time Period: 0700-1900 hours on normal weekdays	
CP-KTN-NMS5	When one or more documented complaints are received	75 dB(A) ^{Note 1}

Note 1: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the NCA have to be followed.

3.5 NOISE MONITORING METHODOLOGY

Monitoring Equipment

- 3.5.1 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications was used for carrying out the noise monitoring. Noise equipment used for impact monitoring is listed in **Table 3-5-1**.

Table 3-5-1 Equipment of Noise Impact Monitoring

Equipment	Model
Integrating Sound Level Meter	Rion NL – 52
Calibrator	Rion NC – 73

Remark: Sound level meter IEC 60651:1979 (Type 1) was replaced by 60672 (Type 1) in 2002 (Ref: <https://webstore.iec.ch/publication/17086>)

- 3.5.2 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis. The valid calibration certificates of the monitoring equipment are shown in **Appendix E**.

3.6 MONITORING PROCEDURE

- 3.6.1 All noise measurements were performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq_(30min) in six consecutive Leq_(5min) measurements was used as the monitoring parameter for the time period between 07:00-19:00 hours during the baseline monitoring.
- 3.6.2 In general, the sound level meter would be mounted on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone was pointed to the site with the microphone facing perpendicular to the line of sight. The windshield would be fitted for all measurement. Where a measurement was to be carried out at a building, the assessment point would normally be at a position 1 m from the exterior of the building façade. Where a measurement was to be made for noise being received at a place other than a building, the assessment point would be at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.
- 3.6.3 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements would be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 3.6.4 Noise measurements would not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed would be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

3.7 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.7.1 The monitoring data recorded in the equipment would be downloaded directly from the equipment at each monitoring day. The downloaded monitoring data would input into a computerized database properly maintained and handled by the ET's in-house data recording and management system.

3.8 REQUIREMENT OF WATERBIRDS ECOLOGICAL IMPACT MONITORING

3.8.1 Where development under the NDAs project is undertaken within 200m (the maximum distance at which it is predicted there may be some disturbance, and hence a reduction in numbers, of large waterbirds) of the Ng Tung, Sheung Yue and Shek Sheung Rivers and Long Valley the monitoring protocol detailed in the updated EM&A Manual Table 12.1 should be followed. A transect should be undertaken throughout the sections of the rivers where NDA construction activities are proposed; as the sensitive receivers (large waterbirds) are easily visible, the transect route needs only follow one bank of the rivers. The transect route should remain the same during the different phases in order to ensure that data are comparable. Monitoring of large waterbirds should be conducted in pre-construction, construction and operational phases of the concerned development.

3.8.2 The proposed Shek Wu Hui Water Reclamation Plant location is located less than 200m to Ng Tung River, Sheung Yue River and Shek Sheung River, waterbirds ecological monitoring included pre-construction (i.e. baseline), construction (i.e. impact) and post-construction (i.e. operating) should be requires. The detailed monitoring protocol is listed in *Table 3-8-1*.

Table 3-8-1 Monitoring of Measures to Minimize Disturbance to Waterbirds on the Ng Tung, Sheung Yue and Shek Sheung Rivers

Phase	Methodology
Pre-construction (baseline)	Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels for 12 months prior to the commencement of construction.
Construction	Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to construction activities throughout the construction period.
Post-construction	Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to operational activities for 12 months following the completion of the construction period.

3.8.3 Waterbirds ecological baseline monitoring at Ng Tung River, Sheung Yue River and Shek Sheung River was conducted by DSD between *December 2017* and *June 2019* (total 19 months baseline monitoring), in compliance with the Updated EM&A Manual. Thus, the action and limit levels and responses to evidence of disturbance to waterbirds using in Ng Tung, Sheung Yue and Shek Sheung Rivers will be made reference during construction phase of the Project.

3.9 MONITORING METHODOLOGY FOR WATERBIRDS ECOLOGICAL IMPACT MONITORING

3.9.1 Three transects and seven point count locations were selected at the Ng Tung, Sheung Yue and Shek Sheung River. These locations are shown in Appendix L and summarized in *Table 3-9-1*.

Table 3-9-1 Ecological Monitoring Stations

Monitoring Stations	Descriptions	Influenced by Tidal Action
Transect T1	Along Ng Tung River	No
Transect T2		
Point Count Location P1		
Point Count Location P2		
Point Count Location P3		
Point Count Location P4		
Point Count Location P5	At Shek Sheung River (Low-flow Channel)	No
Transect T3	Along Shek Sheung River & Sheung Yue River	Yes
Point Count Location P6	At Shek Sheung River	Yes
Point Count Location P7	At Intersection between Sheung Yue and Shek Sheung River	Yes

- 3.9.2 Surveys will be conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station).
- 3.9.3 All avifauna species that were seen or heard would be identified and quantified along transects and at point count locations. Survey data would be recorded continuously by the surveyor as they walk along the transects, while survey data of each point count location would be collected for 5-minutes after surveyor reaches the designated point count location.
- 3.9.4 Noticeable behaviours such as breeding, nesting, roosting, feeding and presences of recently fledged juveniles were recorded and reported. In the case which such behaviours were observed for species of conservation importance, the Resident Engineer (RE), the Contractor and the Independent Environmental Checker (IEC) would be immediately notified after the survey such that the Contractor could review the current construction programme and minimize disturbances due to construction activities.

3.10 EVENT ACTION PLAN

Noise

- 3.10.1 Should non-compliance of the construction noise criteria occur, action in accordance with the Action Plan in **Table 3-10-1** shall be carried out.

Table 3-10-1 Event and Action Plan for Construction Noise

Event	Action			
	ET	IEC	ER	Contractor
Action Level Exceedance	1. Notify the IEC, ER and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; 5. Increase monitoring frequency to check mitigation effectiveness.	1. Review the monitoring data submitted by the ET; 2. Review the construction methods and proposed remedial measures by the Contractor, and advise the ET and ER if the proposed remedial measures would be sufficient; 3. Supervise the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify the Contractor; 3. Require the Contractor to propose remedial measures for the analyzed noise problem; 4. Ensure remedial measures are properly implemented.	1. Submit noise mitigation proposals to the ER and IEC and copy to the ET; 2. Implement noise mitigation proposals.
Limit Level Exceedance	1. Identify sources. 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase the monitoring frequency; 5. Carry out analysis of the Contractor's working procedures with the ER and Contractor to determine possible mitigations to be implemented; 6. Inform IEC, ER, EPD and Contractor the causes and	1. Discuss amongst the ER, ET and Contractor on the potential remedial actions; 2. Review the Contractor's remedial action whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures.	1. Confirm receipt of notification of exceedance in writing; 2. Notify the Contractor. 3. Require the Contractor to propose remedial measures for the analyzed noise problems; 4. Ensure remedial measures are properly implemented; 5. If exceedance continues,	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial action to the ER and IEC and copy to the ET within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit

Event	Action			
	ET	IEC	ER	Contractor
	actions taken for the exceedances; 7. Assess the effectiveness of the Contractor's remedial action with the ER and keep the IEC informed of the results; 8. If exceedance stops, cease additional monitoring.		consider what portion of work is responsible and instruct the Contractor to stop that portion of works until the exceedance is abated.	proposals if problems still not under control; stop the relevant portion of works as determined by the ER until the exceedance is abated.

Waterbird of Ecological

- 3.10.2 Should any exceedance encountered during construction phase, action in accordance with the Action Plan listed in **Table 3-10-2** shall be carried out.

Table 3-10-2 Event and Action Plan of Waterbirds of Ecological

Action Level	Response	Limit Level	Response
Construction Phase			
Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause and if cause identified as related to NDAs project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause and if caused identified as related to NDAs project instigate remedial action. Review and adjust LVNP management measures to improve conditions for affected species.
Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause and if cause identified as related to NDAs project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause and if caused identified as related to NDAs project instigate remedial action. Review and adjust LVNP management measures to improve conditions for affected species.

(*) *Waterbird numbers refer to combined numbers using the channels*

4. CONSTRUCTION NOISE MONITORING

4.1 GENERAL

4.1.1 The noise monitoring schedule is presented in [Appendix F](#) and the monitoring results are presented in the following sections.

4.2 RESULTS OF NOISE MONITORING

4.2.1 In the Reporting Period, a total of **4** occasions noise monitoring were carried out at the designated location CP-KTN-NMS5. The sound level meter was set in free-field situation, and therefore, façade correction (+3dB) is added according to acoustical principles and EPD guidelines. The noise monitoring results at the designated locations are summarized in **Tables 4-2-1**. The detailed noise monitoring data is presented in [Appendix G](#) and the relevant graphical plot shown in [Appendix H](#).

Table 4-2-1 Summaries of Noise Monitoring Results of CP-KTN-NMS5

Date	Start Time	L _{Aeq30min} (dB(A))
5-Jun-23	13:32	64
16-Jun-23	9:23	66
21-Jun-23	13:00	57
27-Jun-23	9:15	62
Limit Level		75 dB(A)

Note: façade correction +3dB has added according to acoustical principles and EPD guidelines

4.2.2 During construction noise monitoring, no rain was encountered and wind speed is below 5m/s and gusts not exceeding 10m/s.

4.2.3 As shown in **Table 4-2-1**, the noise level measured at the designated monitoring location was below 75dB(A). Furthermore, there were no noise complaints (Action Level exceedance) received by the RE, Contractor, WSD or EPD in the Reporting Period. Therefore, no Action or Limit Level exceedance was triggered and no corrective action was therefore required.

4.2.4 During the reporting period, no construction work was carried out during restricted hours.

5. ECOLOGY WATERBIRD MONITORING**5.1 GENERAL**

- 5.1.1 Ecological monitoring for waterbirds shall be performed as transects and point count surveys along Ng Tung River, Sheung Yue River and Shek Sheung River in accordance with general surveying practices.
- 5.1.2 The surveying shall be undertaken by a qualified ecologist and he/she shall be a member of the ET. Throughout the construction period, weekly transect shall be conducted at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to construction activities.
- 5.1.3 Since occurrence of waterbirds has distinctive seasonal pattern, the construction phase data for all waterbirds and representative waterbirds shall be compared with the baseline data for the respective month and season. Total number of Waterbirds and six representative Waterbird species are used as an indicator of the level disturbance to water birds at each of the survey location. The representatives of waterbirds are listed in *Table 5-1-1*.

Table 5-1-1 Representative Waterbirds

Species Name	Common Name	Chinese Name
<i>Egretta garzetta</i>	Little Egret	小白鷺
<i>Ardea alba</i>	Great Egret	大白鷺
<i>Ardea cinerea</i>	Grey Heron	蒼鷺
<i>Ardeola bacchus</i>	Chinese Pond Heron	池鷺
<i>Bubulcus coromandus</i>	Eastern Cattle Egret	牛背鷺
<i>Phalacrocorax carbo</i>	Great Cormorant	普通鸕鶿

5.2 RESULTS OF WATERBIRDS SURVEY

- 5.2.1 *Four (4)* occasion of waterbirds survey were conducted in the Reporting Month.
- 5.2.2 Abundance and diversity of total bird species and key waterbirds species in the Reporting Month are summarized in **Table 5-2-1** and **Table 5-2-2**.

Table 5-2-1 Total Bird Species and Abundance at Point Count Locations in the Reporting Month

Category	Number of Species	Abundance
All Avifauna	27	344
Waterbirds	8	144

Table 5-2-2 Abundance of Representative Waterbirds at Point Count Locations in the Reporting Month

Common Name	Species Name	Chinese Name	Abundance
Chinese Pond Heron	<i>Ardeola bacchus</i>	池鷺	34
Eastern Cattle Egret	<i>Bubulcus coromandus</i>	牛背鷺	0
Grey Heron	<i>Ardea cinerea</i>	蒼鷺	5
Great Egret	<i>Ardea alba</i>	大白鷺	7
Little Egret	<i>Egretta garzetta</i>	小白鷺	90
Great Cormorant	<i>Phalacrocorax carbo</i>	普通鸕鶿	0

- 5.2.3 The result was compared with the baseline data (both June average and Summer average) and decline in abundance of Chinese Pond Heron and Eastern Cattle Egret were recorded. A table showing the waterbirds abundance comparison with baseline data was provided in **Appendix L**. (Appendix C of the waterbirds survey report).

- 5.2.4 As discussed in previous reporting period, the decline of individual waterbird species should not be the result of increased disturbances from the Project or its surrounding on-going projects, as increased disturbance would discourage multiple waterbird species from foraging near the transect and point count locations instead. Thus it is concluded that the decline in Chinese Pond Heron and Eastern Cattle Egret are not related to the construction works of the Project.
- 5.2.5 According to surveyors, the construction works by other Projects around the survey transects observed in previous month are still active during the reporting month.
- 5.2.6 Cabling works of the current project was observed to have extended beyond the site hoarding, the pavement outside the northern site entrance was seen to be excavated since the survey in early June 2023, and welding works was observed on the bridge where P4 was situated. Abundance of waterbirds at P4 had always been low and there was no indication that these additional works had caused increased disturbance to waterbirds.
- 5.2.7 Maintenance work of the inflatable dam work was observed across Ng Tung River at P2 and P3 by other Project since November 2022. It was observed at the end of May 2023 during the survey that the maintenance work was completed and part of the temporary concrete dam was being removed. Further to the above observations, the concrete blocks were observed to be removed from the river during the surveys conducted in June 2023 and the water level of at P1 and P2 was reduced. Although, this did not seem to lead to a significant increase in number of waterbirds foraging in the area.
- 5.2.8 A playback device for bird calls was seen to be installed near the pond in T1 during the survey in early April 2023 by other Project. This may directly lower the number of waterbirds and representative waterbirds visiting P1 and P2 as the birds would be incentivized to forage away from these two points and in the pond instead.
- 5.2.9 Road improvement works by other Project was also observed along T2 near P3, and large vehicles producing noise were seen to enter and leave the site. This may be a potential source of disturbance that discourages waterbirds from foraging at P3. In addition, the construction work by other Project near P7 was observed active throughout the entire reporting month.
- 5.2.10 The details of the waterbirds survey for the Reporting Month can be referred to the full waterbirds survey report provided in **Appendix L**.

6. WASTE MANAGEMENT

6.1 GENERAL WASTE MANAGEMENT

- 6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

6.2 RECORDS OF WASTE QUANTITIES

- 6.2.1 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse; and
- Excavated Soil.

- 6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-2-1* and *6-2-2* and the Monthly Summary Waste Flow Table is shown in *Appendix I*. Whenever possible, materials were reused on-site as far as practicable.

Table 6-2-1 Summary of Quantities of Inert C&D Materials

Type of Waste	Quantity	Disposal Location
C&D Materials (Inert) (in '000m ³)	1.100	-
Reused in this Contract (Inert) (in '000 m ³)	0	-
Reused in other Contracts/ Projects (Inert) (in '000 m ³)	0	-
Disposal as Public Fill (Inert) (in '000 m ³)	1.100	TM38

Table 6-2-2 Summary of Quantities of C&D Wastes

Type of Waste	Quantity	Disposal Location
Recycled Metal ('000kg)	0	-
Recycled Paper / Cardboard Packing ('000kg)	0	-
Recycled Plastic ('000kg)	0	-
Chemical Wastes ('000kg)	0	-
General Refuses ('000m ³)	0.010	SENT

7. SITE INSPECTION**7.1 REQUIREMENTS**

- 7.1.1 According to the approved Updated EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

- 7.2.1 In the Reporting Month, weekly regular site inspection by the RE, the Main Contractor and ET was carried out on **1, 8, 16, 21 and 29 June 2023** to evaluate site environmental performance of the Contract Works. During the site inspections, no non-compliance was noted.

- 7.2.2 The findings/deficiencies of the Contract Works observed that during the weekly site inspection are listed in **Table 7-2-1**.

Table 7-2-1 Site Observations

Date	Findings / Deficiencies	Follow-Up Status
1 June 2023	• No adverse environmental issue was observed.	NA
8 June 2023	• The Contractor was advised to clear stagnant water at the pit regularly.	The stagnant water was removed.
16 June 2023	• No adverse environmental issue was observed.	NA
21 June 2023	• No adverse environmental issue was observed.	NA
29 June 2023	<ul style="list-style-type: none"> • The Contractor was advised to dispose cumulated construction waste within site area regularly. • The Contractor was advised to display EP properly at site entrance. 	<p>Cumulated construction waste was disposed regularly.</p> <p>EP was properly displayed at site entrance.</p>

8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

- 8.1.1 For the Contract Works, no environmental complaint, summons and prosecution was received in the Reporting Period. The statistical summary table of environmental complaint is presented in *Tables 8-1-1, 8-1-2 and 8-1-3*.

Table 8-1-1 Statistical Summary of Environmental Complaints

Reporting Period	Environmental Complaint Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 30 June 2023	0	0	NA

Table 8-1-2 Statistical Summary of Environmental Summons

Reporting Period	Environmental Summons Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 30 June 2023	0	0	NA

Table 8-1-3 Statistical Summary of Environmental Prosecution

Reporting Period	Environmental Prosecution Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 30 June 2023	0	0	NA

9. IMPLEMENTATION STATUS OF MITIGATION MEASURES

9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved Updated EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in [Appendix J](#).

9.2 IMPLEMENTATION STATUS OF THE MITIGATION MEASURES IN THE REPORTING PERIOD

- 9.2.1 The Contract Works shall be implementing the required environmental mitigation measures according to the approved Updated EM&A Manual as subject to the site condition. Environmental mitigation measures implemented by the Main Contractor in this Reporting Month are summarized in **Table 9-1-1**. An as-built drawing of site temporary drainage is shown in [Appendix K](#).

Table 9-1-1 Environmental Mitigation Measures Implemented in the Reporting Period

Issues	Environmental Mitigation Measures
Air Quality	<ul style="list-style-type: none"> All vehicles must be washed before leaving the site; Sprayed water during excavation works; Stockpile of dusty material was covered entirely with impervious sheeting or sprayed with water so as to maintain the entire surface wet; Water spraying on haul road and dry site area was provided regularly; and Where a vehicle leaving the works site is carrying a load of dusty materials, the load has covered entirely with clean impervious sheeting;
Constriction Noise	<ul style="list-style-type: none"> Keep all vehicles/plants in good condition to minimize noise impact; Shut down the plants when not in used; Provided quiet powered mechanical equipment to use onsite; Avoided using multiple vehicles at the same time as far as practicable
Water Quality	<ul style="list-style-type: none"> All the surface runoff are collected to sedimentation pit and tanks for sedimentation prior discharged Sand bag bund was provided along the boundary of the site area near Ng Tung River to divert the surface runoff to sedimentation pit and avoid direct discharge of surface runoff. Standby water pumps were provided on site to pump the runoff water collected at pit to the sedimentation tank for sedimentation. Standby sedimentation tanks were provided on site to ensure sufficient sedimentation capacity. Complied with the requirement under the discharge license. Avoid spilt concrete during concreting works Haul road was hard paved to reduce muddy runoff during rainy days.
Waste and Chemical Management	<ul style="list-style-type: none"> Disposal of C&D wastes to any designated public filling facility and/or landfill followed a trip ticket system; Debris and refuse generated on-site collected regularly; Oils and fuels were stored in designated areas; Kept the site tidy and clean.

9.3 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

- 9.3.1 The tentative construction works schedule of the Contract Works under FEP in the coming month are listed below:
- ABWF Works at ReWPS (Basement Floor) – Construction of dividing R.C. Wall, dismantling of scaffolding, pump installation
 - ABWF Works at ReWPS (Ground Floor) – Dismantling of scaffolding, floor screeding, installation of Motors and handrail
 - Lifting appliances installation works
 - ABWF Works at HCF – E&M works, steelworks, installation of MS pipe and handrail, fitting-out works
 - Electrical conduits installation work and fire services conduits installation work at HCF
 - R.C. Fence wall and CLP cable laying at SWHWRP

9.4 KEY ISSUES FOR THE COMING MONTH

9.4.1 Key issues to be considered in the coming month for the Contract Works under FEP include:

ABWF Work at ReWPS and HCF

- Proper management and storage of chemicals used for the ABWF Work to avoid land contamination.
- Chemical label for chemical container should be regularly checked and provided.
- Sufficient secondary containment for chemical containers should be provided at work area.

Fence Wall at SWHWRP (Rebar fixing and concreting work)

- Collect spilt cement/concrete washings during concreting works to avoid water quality impact
- Erect barrier for steel bar cutting machine to reduce noise impact;
- Restrict operation time of PME from 07:00 to 19:00 on any working day;

General

- Ensure the sand bag bund at site boundary near the Ng Tung River is properly maintained to avoid muddy discharge during heavy rain;
- Ensure sufficient capacity of sedimentation pit and tanks for wastewater sedimentation;
- Ensure all surface runoff are diverted to sedimentation pit and tanks properly;
- Sufficient stock of standby pump should be available on site for pumping the runoff water/wastewater to the sedimentation tank.
- Cover the dusty stockpile on site to reduce potential fugitive dust quality impact;
- Spraying water at dry haul road more frequently to reduce dust generation;
- All the vehicles should be properly washed prior leaving the site;
- Use Quiet powered mechanical equipment (QPME) whenever applicable;
- Minimize the number of plants used at the same time to reduce cumulative noise impact;
- Proper management of general refuse and chemical waste generated on site.
- Keep review the temporary drainage system on site during rainy reason

10. CONCLUSIONS AND RECOMMENDATIONS**10.1 CONCLUSIONS**



- 10.1.1 This is **19th** monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from **1** to **30 June 2023**.
- 10.1.2 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement results that exceeded the Limit Level were recorded in the Reporting Period. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 Four (4) occasions of the weekly waterbirds survey has been taken in the Reporting Period. Although decline in waterbirds were recorded in the Reporting Period, the cause of decline was considered unlikely due to the Project. No action and limit level exceedance was considered triggered in the Reporting Month.
- 10.1.4 No documented complaint, notification of summons or successful prosecution was received by either the RE or WSD or the Main Contractor.
- 10.1.5 Weekly site inspection by the RE, ET and the Main Contractor had carried out on **1, 8, 16, 21** and **29 June 2023**. The mitigation measures implemented was considered satisfactory. No non-compliance observed during the site inspection.

10.2 RECOMMENDATIONS

- 10.2.1 ABWF & E&M works at ReWPS & HCF, and construction of fence wall at SWHWRP will be the major construction work in the coming month. Noise mitigation measures such as erect barrier for steel bar cutting machines were recommended to reduce noise impact generated from rebar fixing work. In addition, the Contractor should pay attention to potential water quality impact from concreting works and waste impact from ABWF Work, and implement mitigation measures according to the ISEMM.
- 10.2.2 As wet season has approached, the Contractor was general reminded to paid attention to water quality mitigation measures such as ensure sufficient wastewater treatment facilities capacity is provided on site and keep review on the temporary drainage system to avoid water quality impact arise from the Project.
- 10.2.3 The Contractor was reminded to pay attention to the key issues for the coming month mentioned in Section 9.4.

Appendix A

Location of Shek Wu Hui Water Reclamation Plant



© Copyright by Binnies Hong Kong Limited

NOTES:

- ALL DIMENSIONS ARE IN MILLIMETRES UNLESS OTHERWISE SPECIFIED.
- THE BASE PLAN IS EXTRACTED FROM SURVEY SHEET NOS. 2-SE ADN 3-SW.
- TOP SLABS OF STRUCTURES ARE NOT SHOWN FOR CLARITY.

LEGEND:

- SITE BOUNDARY OF SWHWRP
- FENCING
- EVA
- PLANTER GREENING AREA
- GRASSCRETE
- RIVERSIDE PROMENADE
- GROUND LEVEL
- TREE (INDICATIVE)
- F/P FOOTPATH
- MANHOLE/CABLE PIT
- ACCESS GATE

Revision	Date	Description	Initial
	Designed	Checked	Drawn
Initial	CWC	GC	SZ
Date	02/21	02/21	02/21

Approved

Contract No. 3 / WSD / 20

Contract Title

RECLAIMED WATER SUPPLY TO SHEUNG SHUI AND FANLING

Drawing Title

GENERAL ARRANGEMENT OF SWHWRP - GENERAL PLAN

Drawing No.	Revision
401582/B&V/WRP/GA/101	-

Scale AS SHOWN


水務署
Water Supplies
Department

BINNIES HONG KONG LIMITED
賓尼斯工程顧問有限公司

Appendix B

Project Organization

Project Organization Chart



Contact Details of Key Personnel for the Project

Organization	Project Role	Name of Key Staff	Tel No.	Email
WSD	Project Proponent	Tim Wong	2829 5638	tim_cw_wong@wsd.gov.hk
Binnies	Senior Resident Engineer	S.H. Chung	2608 7380	sre.3wsd20@gmail.com
Binnies	Resident Engineer	Chester Chan,	2608 7380	chancw@binnies.com
N&T	Independent Environmental Checker	Vega Wong	2877 3122	vegawong@nt.com.hk
CGC	Site Agent	Wong Fai	9785 2545	3wsd20@gmail.com
CGC	Environmental Officer	Leo Wong	9337 2420	3wsd20.so1@gmail.com
AUES	Environmental Team Leader	T. W. Tam	2959 6059	twtam@fordbusiness.com
AUES	Environmental Consultant	Martin Li	2959 6059	martinli@fordbusiness.com
AUES	Assistant Environmental Consultant	Fai So	2959 6059	faiso@fordbusiness.com

Legend:*WSD (Employer) – Water Supplies Department**Binnies (Engineer Representative) – Binnies Hong Kong Limited**CGC (Main Contractor) – China Geo-Engineering Corporation**N&T (IEC) – Nature & Technologies (HK) Limited**AUES (ET) – Action-United Environmental Services and Consulting (AUES)*


Appendix C

Master Construction Program and Site Overview Photo in the Reporting Period

SITE OVERVIEW PHOTO IN THE REPORTING PERIOD



ABWF Works – ReWPS Ground Floor



ABWF Works – HCF

Task Name		Duration	Start	Finish	TRA	Predecessors	Successors	2022				2023				2024				2025				2026	
								Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2		
222	Construction of Walls and Columns (+7.2mPD/+9.1mPD to +12.2mPD)	24 days	12/2/23	8/3/23		207,218,201	226																		
223	Scaffolding erection and Formwork erection	8 days	12/2/23	20/2/23			224																		
224	Rebar fixing and Formwork erection	9 days	20/2/23	1/3/23		223	225																		
225	Concreting	7 days	1/3/23	8/3/23		224																			
226	Construction of Walls and Columns (+12.2mPD to +15.2mPD)	13 days	8/3/23	21/3/23		222	241																		
227	Scaffolding erection and Formwork erection	3 days	8/3/23	11/3/23			228																		
228	Rebar fixing and Formwork erection	3 days	11/3/23	14/3/23		227	229																		
229	Concreting	7 days	14/3/23	21/3/23		228																			
230	Construction of Staircase ST1, ST2 (+0mPD to +3.6mPD)	19 days	14/2/23	5/3/23		212	235																		
231	Scaffolding and falsework erection	7 days	14/2/23	21/2/23			232																		
232	Formwork erection	4 days	21/2/23	25/2/23		231	233																		
233	Rebar fixing	4 days	25/2/23	1/3/23		232	234																		
234	Concreting	4 days	1/3/23	5/3/23		233																			
235	Construction of Staircase ST1, ST2 (+3.6mPD to +7.2mPD)	16 days	5/3/23	21/3/23		230	240																		
236	Scaffolding and falsework erection	4 days	5/3/23	9/3/23			237																		
237	Formwork erection	4 days	9/3/23	13/3/23		236	238																		
238	Rebar fixing	4 days	13/3/23	17/3/23		237	239																		
239	Concreting	4 days	17/3/23	21/3/23		238																			
240	Re-instatement of falsework at Staircase below +7.2mPD	4 days	21/3/23	25/3/23		235	245																		
241	Construction of Beams and Slabs at +15.2mPD	28 days	21/3/23	18/4/23		226	251,256																		
242	Construction of Beams	15 days	21/3/23	5/4/23																					
243	Falsework and formwork erection for beam	3 days	21/3/23	24/3/23			244																		
244	Rebar fixing for beam	5 days	24/3/23	29/3/23		243	245																		
245	Concreting and curing of concrete for beam	7 days	29/3/23	5/4/23		244,240,217	247																		
246	Construction of Slabs	13 days	5/4/23	18/4/23																					
247	Installation of precast segments (65 nos.)	3 days	5/4/23	8/4/23		245	248																		
248	Formwork erection for half slab	1 day	8/4/23	9/4/23		247	249																		
249	Rebar fixing for half slab	2 days	9/4/23	11/4/23		248	250																		
250	Concreting for half slab and curing of concrete	7 days	11/4/23	18/4/23		249																			
251	Construction of Parapet Walls (+15.2mPD to +16.6mPD)	26 days	18/4/23	14/5/23		241																			
252	Scaffolding erection	7 days	18/4/23	25/4/23			253																		
253	Rebar fixing	10 days	25/4/23	5/5/23		252	254																		
254	Formwork erection	7 days	5/5/23	12/5/23		253	255																		
255	Concreting	2 days	12/5/23	14/5/23		254																			
256	Removal of formwork and falsework below +15.2mPD	28 days	18/4/23	16/5/23		241	259,526,530,260																		
257	Watertightness test (G.L. 2-3, below +9.1mPD)	21 days	30/10/22	20/11/22																					
258	Detailed Design for Internal Façade Treatment for Assess Road and Interior Fitting for Internal Rooms	60 days	20/2/23	20/4/23			259																		
259	Fitting out Works for Motor Hall & Maintenance Room	60 days	30/6/23	29/8/23		256,258,530																			
260	Waterproofing & Fitting out Works for Pump Hall	60 days	16/5/23	15/7/23		256	531																		
261	Fitting out Works for Other Rooms	60 days	16/5/23	15/7/23		256																			
262	Construction of Superstructure (above ground) - Grid Line 4-6	292 days	5/11/22	24/8/23		198																			
263	Construction of base slab (+4.45mPD to +5.95mPD & +5.6mPD to +7.1mPD)	41 days	5/11/22	16/12/22			271																		
264	Open-cut excavation to formation level	10 days	5/11/22	15/11/22			265																		
265	Welding of pile head capping plate (11 nos.)	3 days	15/11/22	18/11/22		264	266																		
266	Laying of blinding layer	2 days	18/11/22	20/11/22		265	267																		
267	Installation of water proofing system and testing	2 days	20/11/22	22/11/22		266	268																		
268	Formwork erection	3 days	22/11/22	25/11/22		267	269																		
269	Rebar fixing	14 days	25/11/22	9/12/22		268	270																		
270	Concreting	7 days	9/12/22	16/12/22		269																			
271	Construction of Bearing walls and Slabs (+5.95mPD to +7.2mPD)	37 days	16/12/22	22/1/23		263	275																		
272	Formwork erection and Rebar fixing	15 days	16/12/22	31/12/22			273																		
273	Formwork erection	15 days	31/12/22	15/1/23		272	274																		
274	Concreting	7 days	15/1/23	22/1/23		273																			
275	Backfilling of pile cap edge	14 days	22/1/23	5/2/23		271	276,301FS+14																		
276	Construction of Columns, Walls, Beams & Slabs (+7.2mPD to +11.8mPD)	37 days	5/2/23	14/3/23		275	280																		
277	Scaffolding erection and formwork erection	15 days	5/2/23	20/2/23			278																		
278	Rebar fixing and formwork erection	15 days	20/2/23	7/3/23		277	279																		
279	Concreting	7 days	7/3/23	14/3/23		278																			
280	Construction of Columns, Walls, Beams & Slabs (+11.8mPD to +13.25mPD)	35 days	14/3/23	18/4/23		276	290,300																		
281	Construction of Columns, Walls and Beams (+11.8mPD to +13.05mPD)	23 days	14/3/23	6/4/23																					
282	Falsework and formwork erection	8 days	14/3/23	22/3/23			283																		
283	Rebar fixing	8 days	22/3/23	30/3/23		282	284																		
284	Concreting and curing of concrete	7 days	30/3/23	6/4/23		283	286																		
285	Construction of Slabs at +13.25mPD	12 days	6/4/23	18/4/23																					
286	Installation of precast segments (22 nos.)	2 days	6/4/23	8/4/23		284	287																		
287	Formwork erection for half slab	1 day	8/4/23	9/4/23		286	288																		
288	Rebar fixing for half slab	2 days	9/4/23	11/4/23		287	289																		
289	Concreting for half slab	7 days	11/4/23	18/4/23		288																			
290	Construction of Parapet Walls (+13.25mPD to +14.65mPD)	28 days	18/4/23	16/5/23		280	305,295																		
291	Scaffolding erection	7 days	18/4/23	25/4/23			292																		
292	Rebar fixing	7 days	25/4/23	2/5/23		291	293																		
293	Formwork erection	7 days	2/5/23	9/5/23		292	294																		
294	Concreting	7 days	9/5/23	16/5/23		293																			
295	Construction of Staircase ST3 (+7.1mPD to +15.45mPD)	28 days	16/5/23	13/6/23		290	305																		
296	Scaffolding and falsework erection	7 days	16/5/23	23/5/23			297																		
297	Formwork erection	7 days	23/5/23	30/5/23		296	298																		
298	Rebar fixing	7 days	30/5/23	6/6/23		297	299																		
299	Concreting	7 days	6/6/23	13/6/23		298																			
300	Removal of formwork and falsework below +11.8mPD & +13.25mPD	7 days	18/4/23	25/4/23		280	302,526,303,304																		
301	Detailed Design for Internal Façade Treatment for Assess Road and Interior Fitting for Internal Rooms	60 days	21/2/23	21/4/23		275FS+14 days	302,303,304																		
302	Fitting out & BS Works for CLP Transformer Rooms	50 days	25/4/23	14/6/23		300,301	547																		
303	Fitting out & BS Works for LV/SB Room	80 days	25/4/23	14/7/23		300,301																			
304	Fitting out Works for Other Rooms	121 days	25/4/23	24/8/23		300,301																			
305	Construction of water proofing system at roof slab of ReWPS	7 days	13/6/23	20/6/23		290,295	306																		
306	Water tightness test for roof slab of ReWPS	30 days	20/6/23	20/7/23		305	446																		
307																									
308	Construction of RC structure of HCF	287.5 days																							

[illegible]

ID	Task Name	Duration	Start	Finish	TRA	Predecessors	Successors	Q3		2022				2023				2024				2025				2026	
								Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
661	Reinstatement	1 day	19/6/23	19/6/23		660																					
662	CH240 - CH270 (65m, Re-alignment)	41 days	20/6/23	30/7/23		646,654	700																				
663	TTA establishment	1 day	20/6/23	20/6/23			664																				
664	Hard material excavation and disposal	2 days	21/6/23	22/6/23		663	665																				
665	Soil excavation , laying sheetpile and disposal	14 days	23/6/23	6/7/23		664	666																				
666	Treatment of bedding	2 days	7/7/23	8/7/23		665	667																				
667	Pipe laying D.I.	7 days	9/7/23	15/7/23		666	668																				
668	Backfilling sand/aggregate, concurrent bend block/chambers	14 days	16/7/23	29/7/23		667	669																				
669	Reinstatement	1 day	30/7/23	30/7/23		668																					
670	CH170 - CH190 (20m)	24 days	30/1/23	22/2/23			678																				
671	TTA establishment	1 day	30/1/23	30/1/23			672																				
672	Hard material excavation and disposal	2 days	31/1/23	1/2/23		671	673																				
673	Soil excavation , laying sheetpile and disposal	7 days	2/2/23	8/2/23		672	674																				
674	Treatment of bedding	2 days	9/2/23	10/2/23		673	675																				
675	Pipe laying D.I.	1 day	11/2/23	11/2/23		674	676																				
676	Backfilling sand/aggregate, concurrent bend block/chambers	10 days	12/2/23	21/2/23		675	677																				
677	Reinstatement	1 day	22/2/23	22/2/23		676																					
678	CH120 - CH170 (50m)	48 days	23/2/23	11/4/23		670	684																				
679	TTA establishment	1 day	23/2/23	23/2/23			680																				
680	Removal of existing railing	3 days	24/2/23	26/2/23		679	681																				
681	Installation of mild steel pipe	9 days	27/2/23	7/3/23		680	682																				
682	Construction of thrust block	21 days	8/3/23	28/3/23		681	683																				
683	Reinstatement of railing	14 days	29/3/23	11/4/23		682																					
684	CH080 - CH120 (40m)	30 days	12/4/23	11/5/23		678	700																				
685	TTA establishment	1 day	12/4/23	12/4/23			686																				
686	Hard material excavation and disposal	2 days	13/4/23	14/4/23		685	687																				
687	Soil excavation , laying sheetpile and disposal	7 days	15/4/23	21/4/23		686	688																				
688	Treatment of bedding	2 days	22/4/23	23/4/23		687	689																				
689	Pipe laying D.I.	3 days	24/4/23	26/4/23		688	690																				
690	Backfilling sand/aggregate, concurrent bend block/chambers	14 days	27/4/23	10/5/23		689	691																				
691	Reinstatement	1 day	11/5/23	11/5/23		690																					
692	CH020 - CH080 (60m)	44 days	1/11/22	14/12/22			700																				
693	TTA establishment	1 day	1/11/22	1/11/22			694																				
694	Hard material excavation and disposal	2 days	2/11/22	3/11/22		693	695																				
695	Soil excavation , laying sheetpile and disposal	14 days	4/11/22	17/11/22		694	696																				
696	Treatment of bedding	2 days	18/11/22	19/11/22		695	697																				
697	Pipe laying D.I.	3 days	20/11/22	22/11/22		696	698																				
698	Backfilling sand/aggregate, concurrent bend block/chambers	21 days	23/11/22	13/12/22		697	699																				
699	Reinstatement	1 day	14/12/22	14/12/22		698																					
700	Pressure test, swabbing and CCTV	15 days	31/7/23	14/8/23		684,654,692,66																					
701	Team B : CH550 - CH1090 (540m)	540.5 days	20/4/22	12/10/23			793																				
702	CH970 - CH1010 (40m)	68.5 days	20/4/22	27/6/22			713																				
703	TTA establishment	1 day	20/4/22	20/4/22			704																				
704	Hard material excavation and disposal	1 day	21/4/22	21/4/22		703	705																				
705	Soil excavation , laying sheetpile and disposal	14 days	22/4/22	5/5/22		704	706																				
706	CE-068 _ Inclement Weather in August 2022	15 days	6/5/22	20/5/22		705	707																				
707	Treatment of bedding	3 days	21/5/22	23/5/22		706	708																				
708	Pipe laying D.I.	7 days	24/5/22	30/5/22		707	709																				
709	CE-052 _ Inclement Weather in May 2022 (under assessment)	6 days	31/5/22	5/6/22		708	710																				
710	Backfilling sand/aggregate	14 days	6/6/22	19/6/22		709	711																				
711	CE-053 _ Inclement Weather in June 2022 (under assessment)	6.5 days	20/6/22	26/6/22		710	712																				
712	Reinstatement	1 day	26/6/22	27/6/22		711																					
713	CH930 - CH970 (40m)	52 days	27/6/22	18/8/22		702	722																				
714	TTA establishment	1 day	27/6/22	28/6/22			715																				
715	Hard material excavation and disposal	2 days	28/6/22	30/6/22		714	716																				
716	Soil excavation , laying sheetpile and disposal	21 days	30/6/22	21/7/22		715	717																				
717	Treatment of bedding	2 days	21/7/22	23/7/22		716	718																				
718	Pipe laying D.I.	7 days	23/7/22	30/7/22		717	719																				
719	CE-054 _ Inclement Weather in July 2022 (under assessment)	4 days	30/7/22	3/8/22		718	720																				
720	Backfilling sand/aggregate, concurrent bend block/chambers	14 days	3/8/22	17/8/22		719	721																				
721	Reinstatement	1 day	17/8/22	18/8/22		720																					
722	CH880 - CH930 (50m)	66 days	18/8/22	23/10/22		713	735																				
723	TTA establishment	1 day	18/8/22	19/8/22			724																				
724	Hard material excavation and disposal (CH880 - CH910)	2 days	19/8/22	21/8/22		723	725																				
725	Soil excavation, laying sheetpile and disposal (CH880 - CH910)	14 days	21/8/22	4/9/22		724	726																				
726	Treatment of bedding (CH880 - CH910)	3 days	4/9/22	7/9/22		725	727																				
727	Pipe laying D.I. (CH880 - CH910)	2 days	7/9/22	9/9/22		726	728																				
728	Backfilling sand/aggregate, concurrent bend block/chambers (CH880 - CH910)	7 days	9/9/22	16/9/22		727	729																				
729	Hard material excavation and disposal (CH850 - CH880)	2 days	16/9/22	18/9/22		728	730																				
730	Soil excavation, laying sheetpile and disposal (CH850 - CH880)	14 days	18/9/22	2/10/22		729	731																				
731	Treatment of bedding (CH850 - CH880)	3 days	2/10/22	5/10/22		730	732																				
732	Pipe laying D.I. (CH850 - CH880)	2 days	5/10/22	7/10/22		731	733																				
733	Backfilling sand/aggregate, concurrent bend block/chambers (CH850 - CH880)	14 days	7/10/22	21/10/22		732	734																				
734	Reinstatement	2 days	21/10/22	23/10/22		733																					
735	CH780 - CH880 (100m)	102 days	23/10/22	2/2/23		722	748																				
736	TTA establishment	2 days	23/10/22	25/10/22			737																				
737	Hard material excavation and disposal (CH800 - CH850)	3 days	25/1																								

Task Name	Duration	Start	Finish	TRA	Predecessors	Successors	2022				2023				2024				2025				2026	
							Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2		
1215	Remaining Section of Tin Ping Road (1287m)	370 days	28/6/23	1/7/24	1214																			
1216	Sha Tau Kok Road (869m)	609 days	1/11/22	1/7/24																				
1217	CH3580 to CH3550 (30m)	23 days	1/3/23	23/3/23																				
1218	TTA establishment	1 day	1/3/23	1/3/23		1219																		
1219	Hard material excavation and disposal	1 day	2/3/23	2/3/23	1218	1220																		
1220	Soil excavation , laying sheetpile and disposal	3 days	3/3/23	5/3/23	1219	1221																		
1221	Treatment of bedding	1 day	6/3/23	6/3/23	1220	1222																		
1222	Pipe laying D.I.	2 days	7/3/23	8/3/23	1221	1223																		
1223	Backfilling general fill and compaction	14 days	9/3/23	22/3/23	1222	1224																		
1224	Reinstatement	1 day	23/3/23	23/3/23	1223	1226																		
1225	CH3550 to CH3520 (30m)	22 days	24/3/23	14/4/23																				
1226	TTA establishment	1 day	24/3/23	24/3/23	1224	1227																		
1227	Hard material excavation and disposal	1 day	25/3/23	25/3/23	1226	1228																		
1228	Soil excavation , laying sheetpile and disposal	3 days	26/3/23	28/3/23	1227	1229																		
1229	Treatment of bedding	1 day	29/3/23	29/3/23	1228	1230																		
1230	Pipe laying D.I.	1 day	30/3/23	30/3/23	1229	1231																		
1231	Backfilling general fill and compaction	14 days	31/3/23	13/4/23	1230	1232																		
1232	Reinstatement	1 day	14/4/23	14/4/23	1231	1234																		
1233	CH3520 to CH3490 (30m)	22 days	15/4/23	6/5/23																				
1234	TTA establishment	1 day	15/4/23	15/4/23	1232	1235																		
1235	Hard material excavation and disposal	1 day	16/4/23	16/4/23	1234	1236																		
1236	Soil excavation , laying sheetpile and disposal	3 days	17/4/23	19/4/23	1235	1237																		
1237	Treatment of bedding	1 day	20/4/23	20/4/23	1236	1238																		
1238	Pipe laying D.I.	1 day	21/4/23	21/4/23	1237	1239																		
1239	Backfilling general fill and compaction	14 days	22/4/23	5/5/23	1238	1240																		
1240	Reinstatement	1 day	6/5/23	6/5/23	1239	1241																		
1241	Remaining Section of Sha Tau Kok Road	422 days	7/5/23	1/7/24	1240																			
1242	Interface coordination with Contract ND/2019/04	90 days	1/11/22	29/1/23		1244																		
1243	CH2600 to CH2800 (200m)	22 days	30/1/23	20/2/23																				
1244	TTA establishment	1 day	30/1/23	30/1/23	1242	1245																		
1245	Hard material excavation and disposal	1 day	31/1/23	31/1/23	1244	1246																		
1246	Soil excavation , laying sheetpile and disposal	3 days	1/2/23	3/2/23	1245	1247																		
1247	Treatment of bedding	1 day	4/2/23	4/2/23	1246	1248																		
1248	Pipe laying D.I.	1 day	5/2/23	5/2/23	1247	1249																		
1249	Backfilling general fill and compaction	14 days	6/2/23	19/2/23	1248	1250																		
1250	Reinstatement	1 day	20/2/23	20/2/23	1249																			
1251	Overall testing	21 days	2/7/24	22/7/24	1039,1076	1255																		
1252	Swabbing	7 days	2/7/24	8/7/24		1253																		
1253	CCTV	7 days	9/7/24	15/7/24	1252	1254																		
1254	Hydrostatic pressure test	7 days	16/7/24	22/7/24	1253																			
1255	Pipe connection and completion	7 days	23/7/24	29/7/24	1251	1256FF																		
1256	Planned completion for section 5	0 days	29/7/24	29/7/24	1255FF																			
1257																								
1258	Section 6 - Water main laying works in part 5 of the Site	1280 days	30/7/21	29/1/25																				
1259	Access Date (part 5 of the Site)	1 day	30/7/21	30/7/21		1260																		
1260	Initial survey (utility survey, condition survey, initial photo)	90 days	31/7/21	28/10/21	1259	1262																		
1261	Application and approval of XP and TTA	167 days	1/10/21	16/3/22		1262																		
1262	Procurement and Delivery of pipes, fittings and related materials	30 days	30/5/22	28/6/22	1260,1261	1263																		
1263	Submission and acceptance of method statement and material	30 days	29/6/22	28/7/22	1262	1264																		
1264	Excavation of Inspection Pit	800 days	3/10/22	10/12/24	1263	1313																		
1265	Mainlaying by trenchless method	154 days	1/8/24	1/1/25		1308																		
1266	RW06 : DN300 DI pipe (trenchless)	154 days	1/8/24	1/1/25																				
1267	Jockey Club Road (100m) - TBM Method	154 days	1/8/24	1/1/25																				
1268	TTA implementation	3 days	1/8/24	3/8/24		1269																		
1269	Contruction of jacking pit and receiving pit	45 days	4/8/24	17/9/24	1268	1270																		
1270	Trenchless works and pipe laying	60 days	18/9/24	16/11/24	1269	1271																		
1271	Manhole / Chamber construction	21 days	17/11/24	7/12/24	1270	1272																		
1272	Backfilling and compaction	21 days	8/12/24	28/12/24	1271	1273																		
1273	Reinstatement	4 days	29/12/24	1/1/25	1272																			
1274	Contractor's Design and Construction of distribution mains	218 days	16/5/22	19/12/22																				
1275	Submission and acceptance of detailed design proposal	180 days	16/5/22	11/11/22		1276																		
1276	Site investigation and liaison with relevant parties	38 days	12/11/22	19/12/22	1275	1277																		
1277	Mainlaying by open trench method (XP ID: 1301135, 1301136)	741 days	20/12/22	29/12/24	1276,61	1308																		
1278	RW41 (DN150) - Sheung Shui Tung Hing Road (288m)	510 days	1/3/23	22/7/24																				
1279	RW42 (DN150) - No name road in Sheung Shui Heung (210m)	240 days	1/5/24	26/12/24																				
1280	RW71 (DN150) - Jockey Club Road (308m)	480 days	1/8/23	22/11/24																				
1281	RW44 (DN150) - Jockey Club Road (38m)	60 days	1/6/23	30/7/23																				
1282	RW11 (DN150) - Fung Nam Road (480m)	673 days	24/2/23	27/12/24	30																			
1283	RW46 (DN150) - Fung Nam Lane (38m)	60 days	1/9/24	30/10/24																				
1284	RW06 (DN300) - Lung Sum Avenue (290m)	450 days	1/6/23	23/8/24																				
1285	RW05 (DN400) - Jockey Club Road (377m)	600 days	20/12/22	10/8/24	15																			
1286	RW15 (DN150) - Sun Fung Road / Sun Shing Road (390m)	240 days	20/12/22	16/8/23																				
1287	RW18 (DN150) - San Hong Street (464m)	620 days	20/12/22	30/8/24																				
1288	RW20 (DN150) - Sun Wing Street (52m)	90 days	8/3/23	5/6/23	1289																			
1289	RW45 (DN150) - Tsun Fu Street (82m)	78 days	20/12/22	7/3/23		1288																		
1290	CH000 - CH040	39 days	20/12/22	27/1/23		1298																		
1291	TTA establishment	1 day	20/12/22	20/12/22		1292																		
1292	Hard material excavation and disposal	2 days	21/12/22	22/12/22	1291	1293																		
1293	Soil excavation , laying sheetpile and disposal	7 days	23/12/22	29/12/22	1292	1294																		
1294	Treatment of bedding	7 days	30/12/22	5/1/23	1293	1295																		
1295	Pipe laying D.I.	7 days	6/1/23	12/1/23	1294	1296																		
1296	Backfilling general fill and compaction	14 days	13/1/23	26/1/23	1295	1297																		
1297	Reinstatement	1 day	27/1/23	27/1/23	1296																			
1298	CH040 - CH082	39 days	28/1/23	7/3/23	1290																			
1299	TTA establishment	1 day	28/1/23	28/1/23		1300																		
1300	Hard material excavation and disposal	2 days	29/1/23	30/1/23	1299	1301																		
1301	Soil excavation , laying sheetpile and disposal	7 days	31/1/23	6/2/23	1300	1302																		
1302	Treatment of bedding	7 days	7/2/23	13/2/23	1301	1303																		
1303	Pipe laying D.I.	7 days	14/2/23	20/2/23	1302	1304										</								


Task Name		Duration	Start	Finish	TRA	Predecessors	Successors	2022				2023				2024				2025				2026	
								Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2		
1326	Contruction of jacking pit and receiving pit	45 days	4/5/24	17/6/24		1325	1327																		
1327	Trenchless works and pipe laying	45 days	18/6/24	1/8/24		1326	1328																		
1328	Manhole / Chamber construction	21 days	2/8/24	22/8/24		1327	1329																		
1329	Backfilling and compaction	14 days	23/8/24	5/9/24		1328	1330																		
1330	Reinstatement	2 days	6/9/24	7/9/24		1329	1332FS+60 day																		
1331	Luen Sum Road (70m) - TBM Method	130 days	7/11/24	16/3/25																					
1332	TTA implementation	3 days	7/11/24	9/11/24		1330FS+60 days	1333																		
1333	Contruction of jacking pit and receiving pit	45 days	10/11/24	24/12/24		1332	1334																		
1334	Trenchless works and pipe laying	45 days	25/12/24	7/2/25		1333	1335																		
1335	Manhole / Chamber construction	21 days	8/2/25	28/2/25		1334	1336																		
1336	Backfilling and compaction	14 days	1/3/25	14/3/25		1335	1337																		
1337	Reinstatement	2 days	15/3/25	16/3/25		1336																			
1338	RW05 : DN300 DI pipe (trenchless)	175 days	1/9/23	22/2/24																					
1339	Ma Sik Road (180m) - TBM Method	175 days	1/9/23	22/2/24																					
1340	TTA implementation	3 days	1/9/23	3/9/23			1341																		
1341	Contruction of jacking pit and receiving pit	45 days	4/9/23	18/10/23		1340	1342																		
1342	Trenchless works and pipe laying	90 days	19/10/23	16/1/24		1341	1343																		
1343	Manhole / Chamber construction	21 days	17/1/24	6/2/24		1342	1344																		
1344	Backfilling and compaction	14 days	7/2/24	20/2/24		1343	1345																		
1345	Reinstatement	2 days	21/2/24	22/2/24		1344																			
1346	RW08 : DN400 DI pipe (trenchless)	336 days	1/6/23	1/5/24																					
1347	Wo Muk Road (60m) - TBM Method	124 days	1/6/23	2/10/23																					
1348	TTA implementation	3 days	1/6/23	3/6/23			1349																		
1349	Contruction of jacking pit and receiving pit	42 days	4/6/23	15/7/23		1348	1350																		
1350	Trenchless works and pipe laying	42 days	16/7/23	26/8/23		1349	1351																		
1351	Manhole / Chamber construction	21 days	27/8/23	16/9/23		1350	1352																		
1352	Backfilling and compaction	14 days	17/9/23	30/9/23		1351	1353																		
1353	Reinstatement	2 days	1/10/23	2/10/23		1352	1355FS+60 day																		
1354	Wo Tai Street (100m) - TBM Method	152 days	2/12/23	1/5/24																					
1355	TTA implementation	3 days	2/12/23	4/12/23		1353FS+60 days	1356																		
1356	Contruction of jacking pit and receiving pit	42 days	5/12/23	15/1/24		1355	1357																		
1357	Trenchless works and pipe laying	70 days	16/1/24	25/3/24		1356	1358																		
1358	Manhole / Chamber construction	21 days	26/3/24	15/4/24		1357	1359																		
1359	Backfilling and compaction	14 days	16/4/24	29/4/24		1358	1360																		
1360	Reinstatement	2 days	30/4/24	1/5/24		1359																			
1361	RW09 : DN450 DI pipe (trenchless)	858 days	1/4/23	5/8/25																					
1362	San Wang Road (435m) - TBM Method	245 days	1/4/23	1/12/23																					
1363	TTA implementation	3 days	1/4/23	3/4/23			1364																		
1364	Contruction of jacking pit and receiving pit	45 days	4/4/23	18/5/23		1363	1365																		
1365	Trenchless works and pipe laying	160 days	19/5/23	25/10/23		1364	1366																		
1366	Manhole / Chamber construction	21 days	26/10/23	15/11/23		1365	1367																		
1367	Backfilling and compaction	14 days	16/11/23	29/11/23		1366	1368																		
1368	Reinstatement	2 days	30/11/23	1/12/23		1367	1371																		
1369	Submission and acceptance of method statement by MTRC	560 days	1/4/23	11/10/24			1371																		
1370	MTRC (315m) - TBM Method	298 days	12/10/24	5/8/25																					
1371	TTA implementation	7 days	12/10/24	18/10/24		1369,1368	1372																		
1372	Contruction of jacking pit and receiving pit	60 days	19/10/24	17/12/24		1371	1373																		
1373	Trenchless works and pipe laying	180 days	18/12/24	15/6/25		1372	1374																		
1374	Manhole / Chamber construction	30 days	16/6/25	15/7/25		1373	1375																		
1375	Backfilling and compaction	18 days	16/7/25	2/8/25		1374	1376																		
1376	Reinstatement	3 days	3/8/25	5/8/25		1375																			
1377	RW05 : DN300 DI pipe (trenchless)	555 days	1/4/23	6/10/24																					
1378	Ling Shan Road (60m) - HDD Method	130 days	1/4/23	8/8/23																					
1379	TTA implementation	3 days	1/4/23	3/4/23			1380																		
1380	Contruction of jacking pit and receiving pit	45 days	4/4/23	18/5/23		1379	1381																		
1381	Trenchless works and pipe laying	45 days	19/5/23	2/7/23		1380	1382																		
1382	Manhole / Chamber construction	21 days	3/7/23	23/7/23		1381	1383																		
1383	Backfilling and compaction	14 days	24/7/23	6/8/23		1382	1384																		
1384	Reinstatement	2 days	7/8/23	8/8/23		1383	1386FS+60 day																		
1385	San Wan Road Roundabout (130m) - HDD Method	175 days	8/10/23	30/3/24																					
1386	TTA implementation	3 days	8/10/23	10/10/23		1384FS+60 days	1387																		
1387	Contruction of jacking pit and receiving pit	45 days	11/10/23	24/11/23		1386	1388																		
1388	Trenchless works and pipe laying	90 days	25/11/23	22/2/24		1387	1389																		
1389	Manhole / Chamber construction	21 days	23/2/24	14/3/24		1388	1390																		
1390	Backfilling and compaction	14 days	15/3/24	28/3/24		1389	1391																		
1391	Reinstatement	2 days	29/3/24	30/3/24		1390	1393FS+60 day																		
1392	Pak Fung Road (70m) - HDD Method	130 days	30/5/24	6/10/24																					
1393	TTA implementation	3 days	30/5/24	1/6/24		1391FS+60 days	1394																		
1394	Contruction of jacking pit and receiving pit	45 days	2/6/24	16/7/24		1393	1395																		
1395	Trenchless works and pipe laying	45 days	17/7/24	30/8/24		1394	1396																		
1396	Manhole / Chamber construction	21 days	31/8/24	20/9/24		1395	1397																		
1397	Backfilling and compaction	14 days	21/9/24	4/10/24		1396	1398																		
1398	Reinstatement	2 days	5/10/24	6/10/24		1397																			
1399	RW05 : DN300 DI pipe (trenchless)	362 days	1/6/23	27/5/24																					
1400	Fanling Way (35m) - Hand Shield Method	91 days	1/6/23	30/8/23																					
1401	TTA implementation	3 days	1/6/23	3/6/23			1402																		

ID	Task Name	Duration	Start	Finish	TRA	Predecessors	Successors	2022				2023				2024				2025				2026	
								Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2		
1437	Soil excavation , laying sheetpile and disposal	7 days	13/12/22	19/12/22		1436	1438																		
1438	Treatment of bedding	7 days	20/12/22	26/12/22		1437	1439																		
1439	Pipe laying D.I.	7 days	27/12/22	2/1/23		1438	1440																		
1440	Backfilling general fill and compaction	14 days	3/1/23	16/1/23		1439	1441																		
1441	Reinstatement	1 day	17/1/23	17/1/23		1440																			
1442	RW24 (DN150) - Chi Ming Street (120m)	170 days	1/3/25	17/8/25																					
1443	RW49 (DN150) - San Wan Road (75m)	110 days	1/5/25	18/8/25																					
1444	RW23 (DN150) - Lung Wan Street (171m)	270 days	1/6/24	25/2/25																					
1445	RW69 (DN150) - Lung Sum Lane (60m)	80 days	1/6/25	19/8/25																					
1446	RW25 (DN150) - Road to Fanling Wai (330m)	260 days	1/12/24	17/8/25																					
1447	RW26 (DN150) - Ka Siu Road (133m)	210 days	1/10/24	28/4/25																					
1448	RW27 (DN150) - Fanling Station Road (273m)	350 days	1/9/24	16/8/25																					
1449	RW34 (DN150) - Fan Leng Lau (380m) (XP ID: 1310580, 1310468)	360 days	1/2/24	25/1/25																					
1450	RW36 (DN150) - Lok Fung Street (495m)	380 days	1/8/24	15/8/25																					
1451	RW13 (DN150) - Wo Tai Street (630m)	930 days	1/2/23	18/8/25																					
1452	RW28 (DN150) - Wo Mun Street (312m)	480 days	1/11/23	22/2/25																					
1453	RW31 (DN150) - Luen Cheong Street (185m)	230 days	1/1/25	18/8/25																					
1454	RW32 (DN150) - Luen Shing Street (185m)	270 days	1/4/24	26/12/24																					
1455	RW33 (DN150) - Luen Hing Street (199m)	300 days	1/9/24	27/6/25																					
1456	RW30 (DN150) - Luen On Street / Luen Wo Road / Luen Fai Street (649m)	960 days	2/1/23	18/8/25																					
1457	RW29 (DN150) - Wo Muk Street / Luen Hing Street (360m)	570 days	1/2/24	23/8/25																					
1458	RW12 (DN150) - Luen Chit Street (120m)	200 days	1/2/25	19/8/25																					
1459	RW55 (DN150) - Mount One (44m)	80 days	1/6/25	19/8/25																					
1460	Overall testing	21 days	26/8/25	15/9/25		1322,1414	1464																		
1461	Swabbing	7 days	26/8/25	1/9/25			1462																		
1462	CCTV	7 days	2/9/25	8/9/25		1461	1463																		
1463	Hydrostatic pressure test	7 days	9/9/25	15/9/25			1462																		
1464	Pipe connection and completion	14 days	16/9/25	29/9/25		1460	1465FF																		
1465	Planned completion for section 7	0 days	29/9/25	29/9/25		1464FF																			
1466																									
1467	Section 8 - Water main laying works in part 7 of the Site	1676 days	30/7/21	1/3/26																					
1468	Access Date (part 7 of the Site)	1 day	30/7/21	30/7/21			1469																		
1469	Initial survey (utility survey, condition survey, initial photo)	90 days	31/7/21	28/10/21		1468	1470																		
1470	Application and approval of XP and TTA	180 days	1/11/21	29/4/22		1469	1474,1483																		
1471	Procurement and Delivery of pipes, fittings and related materials	60 days	6/4/22	4/6/22			1474,1483																		
1472	Submission and acceptance of method statement and material	30 days	6/5/22	4/6/22																					
1473	Excavation of Inspection Pit	900 days	3/10/22	20/3/25																					
1474	Mainlaying by trenchless method	190 days	1/9/23	8/3/24		1471,1470	1640																		
1475	RW05 : DN300 DI pipe (trenchless)	190 days	1/9/23	8/3/24																					
1476	Jockey Club Road (110m) - TBM Method	190 days	1/9/23	8/3/24																					
1477	TTA implementation	3 days	1/9/23	3/9/23			1478																		
1478	Contruction of jacking pit and receiving pit	30 days	4/9/23	3/10/23		1477	1479																		
1479	Trenchless works and pipe laying	120 days	4/10/23	31/1/24		1478	1480																		
1480	Manhole / Chamber construction	21 days	1/2/24	21/2/24		1479	1481																		
1481	Backfilling and compaction	14 days	22/2/24	6/3/24		1480	1482																		
1482	Reinstatement	2 days	7/3/24	8/3/24		1481																			
1483	Mainlaying by open trench method	1243 days	1/9/22	25/1/26		1471,1470	1640																		
1484	RW38 (DN150) - Yip Cheong Street (351m)	540 days	1/8/24	22/1/26																					
1485	RW39 (DN150) - Yip Cheong Street (14m)	60 days	1/6/24	30/7/24																					
1486	RW37 (DN150) - Yip Wo Street (420m) (XP ID: 1309054)	510 days	1/12/22	23/4/24																					
1487	CH210 to CH300 (90m)	32 days	1/12/22	1/1/23			1495																		
1488	TTA establishment	1 day	1/12/22	1/12/22			1489																		
1489	Hard material excavation and disposal	1 day	2/12/22	2/12/22		1488	1490																		
1490	Soil excavation , laying sheetpile and disposal	7 days	3/12/22	9/12/22		1489	1491																		
1491	Treatment of bedding	1 day	10/12/22	10/12/22		1490	1492																		
1492	Pipe laying D.I.	7 days	11/12/22	17/12/22		1491	1493																		
1493	Backfilling general fill and compaction	14 days	18/12/22	31/12/22		1492	1494																		
1494	Reinstatement	1 day	1/1/23	1/1/23		1493																			
1495	CH300 to CH360 (60m)	32 days	2/1/23	2/2/23		1487																			
1496	TTA establishment	1 day	2/1/23	2/1/23			1497																		
1497	Hard material excavation and disposal	1 day	3/1/23	3/1/23		1496	1498																		
1498	Soil excavation , laying sheetpile and disposal	7 days	4/1/23	10/1/23		1497	1499																		
1499	Treatment of bedding	1 day	11/1/23	11/1/23		1498	1500																		
1500	Pipe laying D.I.	7 days	12/1/23	18/1/23		1499	1501																		
1501	Backfilling general fill and compaction	14 days	19/1/23	1/2/23		1500	1502																		
1502	Reinstatement	1 day	2/2/23	2/2/23		1501	1503																		
1503	Remaining section of Yip Wo Street (270m)	446 days	3/2/23	23/4/24		1502																			
1504	RW10 (DN300) - On Lok Mun Street (930m) (XP ID: 1301294, 1311241)	1211 days	3/10/22	25/1/26																					
1505	CH930 to CH980 (50m)	56 days	3/10/22	27/11/22			1513																		
1506	TTA establishment	2 days	3/10/22	4/10/22			1507																		
1507	Hard material excavation and disposal	2 days	5/10/22	6/10/22		1506	1508																		
1508	Soil excavation , laying sheetpile and disposal	21 days	7/10/22	27/10/22		1507	1509																		
1509	Treatment of bedding	2 days	28/10/22	29/10/22		1508	1510																		
1510	Pipe laying D.I.	14 days	30/10/22	12/11/22		1509	1511																		
1511	Backfilling general fill and compaction	14 days	13/11/22	26/11/22		1510	1512																		
1512	Reinstatement	1 day	27/11/22	27/11/22		1511																			
1513	CH840 to CH930 (90m)	40 days	28/11/22	6/1/23		1505	1521																		
1514	TTA establishment	1 day	28/11/22	28/11/22			1515																		
1515	Hard material excavation and disposal	2 days	29/11/22	30/11/22		1514	1516																		
1516	Soil excavation , laying sheetpile and disposal	7 days	1/12/22	7/12/22		1515	1517																		
1517	Treatment of bedding	1 day	8/12/22	8/12/22		1516	1518																		
1518	Pipe laying D.I.	14 days	9/12/22	22/12/22		1517	1519																		
1519	Backfilling general fill and compaction	14 days	23/12/22	5/1/23		1518	1520																		
1520	Reinstatement	1 day	6/1/23	6/1/23		1519																			
1521	CH800 to CH840 (40m)	33 days	7/1/23	8/2/23		1513	1529																		
1522	TTA establishment	1 day	7/1/23	7/1/23			1523																		


ID	Task Name	Duration	Start	Finish	TRA	Predecessors	Successors	2022				2023				2024				2025				2026	
								Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2		
1548	Soil excavation , laying sheetpile and disposal	7 days	19/4/23	25/4/23	1547	1549																			
1549	Treatment of bedding	1 day	26/4/23	26/4/23	1548	1550																			
1550	Pipe laying D.I.	1 day	27/4/23	27/4/23	1549	1551																			
1551	Backfilling general fill and compaction	14 days	28/4/23	11/5/23	1550	1552																			
1552	Reinstatement	1 day	12/5/23	12/5/23	1551																				
1553	CH110 to CH140 (30m)	26 days	13/5/23	7/6/23	1545	1561																			
1554	TTA establishment	1 day	13/5/23	13/5/23		1555																			
1555	Hard material excavation and disposal	1 day	14/5/23	14/5/23	1554	1556																			
1556	Soil excavation , laying sheetpile and disposal	7 days	15/5/23	21/5/23	1555	1557																			
1557	Treatment of bedding	1 day	22/5/23	22/5/23	1556	1558																			
1558	Pipe laying D.I.	1 day	23/5/23	23/5/23	1557	1559																			
1559	Backfilling general fill and compaction	14 days	24/5/23	6/6/23	1558	1560																			
1560	Reinstatement	1 day	7/6/23	7/6/23	1559																				
1561	CH080 to CH110 (30m)	37 days	8/6/23	14/7/23	1553	1569																			
1562	TTA establishment	2 days	8/6/23	9/6/23		1563																			
1563	Hard material excavation and disposal	2 days	10/6/23	11/6/23	1562	1564																			
1564	Soil excavation , laying sheetpile and disposal	14 days	12/6/23	25/6/23	1563	1565																			
1565	Treatment of bedding	2 days	26/6/23	27/6/23	1564	1566																			
1566	Pipe laying D.I.	2 days	28/6/23	29/6/23	1565	1567																			
1567	Backfilling general fill and compaction	14 days	30/6/23	13/7/23	1566	1568																			
1568	Reinstatement	1 day	14/7/23	14/7/23	1567																				
1569	Remaining Section of On Lok Mun Street (840m)	926 days	15/7/23	25/1/26	1561																				
1570	RW35 (DN150) - On Chuen Street (720m) (XP ID: 1301294, 1311241)	992 days	1/9/22	19/5/25																					
1571	CH590 to CH610 (30m)	26 days	1/9/22	26/9/22																					
1572	TTA establishment	1 day	1/9/22	1/9/22		1573																			
1573	Hard material excavation and disposal	1 day	2/9/22	2/9/22	1572	1574																			
1574	Soil excavation , laying sheetpile and disposal	7 days	3/9/22	9/9/22	1573	1575																			
1575	Treatment of bedding	1 day	10/9/22	10/9/22	1574	1576																			
1576	Pipe laying D.I.	1 day	11/9/22	11/9/22	1575	1577																			
1577	Backfilling general fill and compaction	14 days	12/9/22	25/9/22	1576	1578																			
1578	Reinstatement	1 day	26/9/22	26/9/22	1577	1580																			
1579	CH560 to CH590 (30m)	26 days	27/9/22	22/10/22																					
1580	TTA establishment	1 day	27/9/22	27/9/22	1578	1581																			
1581	Hard material excavation and disposal	1 day	28/9/22	28/9/22	1580	1582																			
1582	Soil excavation , laying sheetpile and disposal	7 days	29/9/22	5/10/22	1581	1583																			
1583	Treatment of bedding	1 day	6/10/22	6/10/22	1582	1584																			
1584	Pipe laying D.I.	1 day	7/10/22	7/10/22	1583	1585																			
1585	Backfilling general fill and compaction	14 days	8/10/22	21/10/22	1584	1586																			
1586	Reinstatement	1 day	22/10/22	22/10/22	1585	1588																			
1587	CH530 to CH560 (30m)	50 days	23/10/22	11/12/22																					
1588	TTA establishment	1 day	23/10/22	23/10/22	1586	1589																			
1589	Hard material excavation and disposal	2 days	24/10/22	25/10/22	1588	1590																			
1590	Soil excavation , laying sheetpile and disposal	14 days	26/10/22	8/11/22	1589	1591																			
1591	Treatment of bedding	2 days	9/11/22	10/11/22	1590	1592																			
1592	Pipe laying D.I.	2 days	11/11/22	12/11/22	1591	1593																			
1593	Backfilling general fill and compaction	28 days	13/11/22	10/12/22	1592	1594																			
1594	Reinstatement	1 day	11/12/22	11/12/22	1593	1596																			
1595	CH500 to CH530 (30m)	26 days	12/12/22	6/1/23																					
1596	TTA establishment	1 day	12/12/22	12/12/22	1594	1597																			
1597	Hard material excavation and disposal	1 day	13/12/22	13/12/22	1596	1598																			
1598	Soil excavation , laying sheetpile and disposal	7 days	14/12/22	20/12/22	1597	1599																			
1599	Treatment of bedding	1 day	21/12/22	21/12/22	1598	1600																			
1600	Pipe laying D.I.	1 day	22/12/22	22/12/22	1599	1601																			
1601	Backfilling general fill and compaction	14 days	23/12/22	5/1/23	1600	1602																			
1602	Reinstatement	1 day	6/1/23	6/1/23	1601	1604																			
1603	CH230 to CH260 (30m)	26 days	7/1/23	1/2/23																					
1604	TTA establishment	1 day	7/1/23	7/1/23	1602	1605																			
1605	Hard material excavation and disposal	1 day	8/1/23	8/1/23	1604	1606																			
1606	Soil excavation , laying sheetpile and disposal	7 days	9/1/23	15/1/23	1605	1607																			
1607	Treatment of bedding	1 day	16/1/23	16/1/23	1606	1608																			
1608	Pipe laying D.I.	1 day	17/1/23	17/1/23	1607	1609																			
1609	Backfilling general fill and compaction	14 days	18/1/23	31/1/23	1608	1610																			
1610	Reinstatement	1 day	1/2/23	1/2/23	1609	1612																			
1611	CH200 to CH230 (30m)	26 days	2/2/23	27/2/23																					
1612	TTA establishment	1 day	2/2/23	2/2/23	1610	1613																			
1613	Hard material excavation and disposal	1 day	3/2/23	3/2/23	1612	1614																			
1614	Soil excavation , laying sheetpile and disposal	7 days	4/2/23	10/2/23	1613	1615																			
1615	Treatment of bedding	1 day	11/2/23	11/2/23	1614	1616																			
1616	Pipe laying D.I.	1 day	12/2/23	12/2/23	1615	1617																			
1617	Backfilling general fill and compaction	14 days	13/2/23	26/2/23	1616	1618																			
1618	Reinstatement	1 day	27/2/23	27/2/23	1617	1620																			
1619	CH170 to CH200 (30m)	36 days	28/2/23	4/4/23																					
1620	TTA establishment	1 day	28/2/23	28/2/23	1618	1621																			
1621	Hard material excavation and disposal	2 days	1/3/23	2/3/23	1620	1622																			
1622	Soil excavation , laying sheetpile and disposal	14 days	3/3/23	16/3/23	1621	1623																			
1623	Treatment of bedding	2 days	17/3/23	18/3/23	1622	1624																			
1624	Pipe laying D.I.	2 days	19/3/23	20/3/23	1623	1625																			
1625	Backfilling general fill and compaction	14 days	21/3/23	3/4/23	1624	1626																			
1626	Reinstatement	1 day	4/4/23	4/4/23	1625	1628																			
1627	CH000 to CH060 (60m)	26 days	5/4/23	30/4/23																					
1628	TTA establishment	1 day	5/4/23	5/4/23	1626	1629																			
1629	Hard material excavation and disposal	1 day	6/4/23	6/4/23	1628	1630																			
1630	Soil excavation , laying sheetpile and disposal	7 days	7/4/23	13/4/23	1629	1631																			
1631	Treatment of bedding	1 day	14/4/23	14/4/23	1630	1632																			
1632	Pipe laying D.I.	1 day	15/4/23	15/4/23	1631	1633																			
1633	Backfilling general fill and compaction	14 days	16/4/23	29/4/23	1632	1634																			
1634	Reinstatement	1 day	30/4/23	30/4/23	1633	1635</																			

Appendix D

Location of Designated Noise Monitoring Station CP-KTN-NMS5



LOCATION PLAN
A1 1:10000
A3 1:20000



© Copyright by Sincere Hong Kong Limited

NOTES:

1. ALL LEVELS ARE IN REFERENCE TO METRES ABOVE THE HONG KONG PRINCIPAL DATUM (HKPD) UNLESS OTHERWISE STATED.
2. FOR GENERAL NOTES, REFER TO 401582/BAW/GEN/CH/001
3. ALL DIMENSIONS ARE IN MILLIMETRES UNLESS OTHERWISE SPECIFIED.

COPYRIGHT RESERVED

THIS PRINT MAY NOT BE COPIED, TRACED, OR EXHIBITED WITHOUT PERMISSION OF THE WATER AUTHORITY.

1. THE BASE PLAN IS EXTRACTED FROM SURVEY SHEET NOS. 2-NE, 2-SG, 3AW AND 3-SM.

LEGEND:

- PART 1 OF THE SITE
- PART 2 OF THE SITE
- PART 3 OF THE SITE
- PART 4 OF THE SITE
- PART 5 OF THE SITE
- PART 6 OF THE SITE
- PART 7 OF THE SITE
- PART 11 OF THE SITE

Rev	Revised		Issued		By
	Rev	Revised	Rev	Issued	
1	02/21	02/21	02/21	02/21	02/21

Approved

Contract No. 3/WSD/20

Contract Title

RECLAIMED WATER SUPPLY TO SHEUNG SHUI AND FANLING

Drawing Title

Noise Monitoring Station

Appendix E

Valid Calibration Certificates of Monitoring Equipment



輝創工程有限公司

Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration

校正證書

Certificate No. : C224779

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC22-1539)

Date of Receipt / 收件日期 : 4 August 2022

Description / 儀器名稱 : Sound Level Calibrator (EQ085)

Manufacturer / 製造商 : Rion

Model No. / 型號 : NC-73

Serial No. / 編號 : 10655561

Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$

Relative Humidity / 相對濕度 : $(50 \pm 25)\%$

Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 20 August 2022

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification & user's specified acceptance criteria.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By

測試

H T Wong

Assistant Engineer

Certified By

核證

K C Lee

Engineer

Date of Issue

簽發日期

23 August 2022

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

1/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606

Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C224779
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL130	Universal Counter	C223647
CL281	Multifunction Acoustic Calibrator	AV210017
TST150A	Measuring Amplifier	C221750

- Test procedure : MA100N.

- Results :

5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.5	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	User's Spec.	Uncertainty of Measured Value (Hz)
1	0.953	1 kHz $\pm 6\%$	± 1

Remarks : - The user's specified acceptance criteria (user's spec.) is a customer pre-defined operating tolerance of the UUT, suitable for one's own intended use.

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606

Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C226779

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC22-2282) Date of Receipt / 收件日期 : 8 November 2022

Description / 儀器名稱 : Sound Level Meter (EQ015)
Manufacturer / 製造商 : Rion
Model No. / 型號 : NL-52
Serial No. / 編號 : 00142581
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$

Relative Humidity / 相對濕度 : $(50 \pm 25)\%$

Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 19 November 2022

TEST RESULTS / 測試結果


The results apply to the particular unit-under-test only.
The results do not exceed manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA


Tested By
測試

:


H T Wong
Assistant Engineer

Certified By
核證

:


K C Lee
Engineer

Date of Issue
簽發日期

:

21 November 2022

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C226779
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration was performed before the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C220381
CL281	Multifunction Acoustic Calibrator	AV210017

- Test procedure : MA101N.

- Results :

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT Reading	IEC 61672 Class 1 Spec.
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	(dB)	(dB)
30 - 130	L _A	A	Fast	94.00	1	93.8	± 1.1

6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	(dB)
30 - 130	L _A	A	Fast	94.00	1	93.8 (Ref.)
				104.00		103.8
				114.00		113.7

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

6.2 Time Weighting

UUT Setting				Applied Value		UUT Reading	IEC 61672 Class 1 Spec.
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	(dB)	(dB)
30 - 130	L _A	A	Fast	94.00	1	93.8	Ref.
			Slow			93.8	± 0.3

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C226779
證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L _A	A	Fast	94.00	63 Hz	67.5	-26.2 ± 1.5
					125 Hz	77.6	-16.1 ± 1.5
					250 Hz	85.1	-8.6 ± 1.4
					500 Hz	90.6	-3.2 ± 1.4
					1 kHz	93.8	Ref.
					2 kHz	95.0	+1.2 ± 1.6
					4 kHz	94.8	+1.0 ± 1.6
					8 kHz	92.8	-1.1 (+2.1 ; -3.1)
					16 kHz	85.8	-6.6 (+3.5 ; -17.0)

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L _C	C	Fast	94.00	63 Hz	92.9	-0.8 ± 1.5
					125 Hz	93.6	-0.2 ± 1.5
					250 Hz	93.8	0.0 ± 1.4
					500 Hz	93.8	0.0 ± 1.4
					1 kHz	93.8	Ref.
					2 kHz	93.6	-0.2 ± 1.6
					4 kHz	93.0	-0.8 ± 1.6
					8 kHz	90.9	-3.0 (+2.1 ; -3.1)
					16 kHz	83.9	-8.5 (+3.5 ; -17.0)

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606

Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C226779

證書編號

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 20044

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value :

94 dB	: 63 Hz - 125 Hz	: ± 0.35 dB
	250 Hz - 500 Hz	: ± 0.30 dB
	1 kHz	: ± 0.20 dB
	2 kHz - 4 kHz	: ± 0.35 dB
	8 kHz	: ± 0.45 dB
	16 kHz	: ± 0.70 dB
104 dB	: 1 kHz	: ± 0.10 dB (Ref. 94 dB)
114 dB	: 1 kHz	: ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 – 校正及檢測實驗室

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606

Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Appendix F

Monitoring Schedule of the Reporting Month and Coming Month

The Reporting Monitoring Schedule (June 2023)

Date		Noise Monitoring (Leq30min)	Ecology Monitoring (Water Bird)
Thu	1-Jun-23		
Fri	2-Jun-23		
Sat	3-Jun-23		
Sun	4-Jun-23		
Mon	5-Jun-23	✓	✓ (Low Tide)
Tue	6-Jun-23		
Wed	7-Jun-23		
Thu	8-Jun-23		✓ (High Tide)
Fri	9-Jun-23		
Sat	10-Jun-23		
Sun	11-Jun-23		
Mon	12-Jun-23		✓ (High Tide)
Tue	13-Jun-23		
Wed	14-Jun-23		✓ (Low Tide)
Thu	15-Jun-23		
Fri	16-Jun-23	✓	
Sat	17-Jun-23		
Sun	18-Jun-23		
Mon	19-Jun-23		
Tue	20-Jun-23		✓ (Low Tide)
Wed	21-Jun-23	✓	✓ (High Tide)
Thu	22-Jun-23		
Fri	23-Jun-23		
Sat	24-Jun-23		
Sun	25-Jun-23		
Mon	26-Jun-23		✓ (High Tide)
Tue	27-Jun-23	✓	✓ (Low Tide)
Wed	28-Jun-23		
Thu	29-Jun-23		
Fri	30-Jun-23		

✓	Monitoring Day
	Sunday or Public Holiday

The Coming Month Monitoring Schedule (July 2023)

Date		Noise Monitoring (Leq30min)	Ecology Monitoring (Water Bird) ^{Note}
Sat	1-Jul-23		
Sun	2-Jul-23		
Mon	3-Jul-23	✓	
Tue	4-Jul-23		✓
Wed	5-Jul-23		
Thu	6-Jul-23		
Fri	7-Jul-23		
Sat	8-Jul-23		
Sun	9-Jul-23		
Mon	10-Jul-23		
Tue	11-Jul-23		
Wed	12-Jul-23		
Thu	13-Jul-23		✓
Fri	14-Jul-23	✓	
Sat	15-Jul-23		
Sun	16-Jul-23		
Mon	17-Jul-23		
Tue	18-Jul-23		
Wed	19-Jul-23		✓
Thu	20-Jul-23	✓	
Fri	21-Jul-23		
Sat	22-Jul-23		
Sun	23-Jul-23		
Mon	24-Jul-23		
Tue	25-Jul-23		✓
Wed	26-Jul-23	✓	
Thu	27-Jul-23		
Fri	28-Jul-23		
Sat	29-Jul-23		
Sun	30-Jul-23		
Mon	31-Jul-23		

Note:

Ecology monitoring dates are tentative and are subject to change

✓	Monitoring Day
	Sunday or Public Holiday


Appendix G

Database of Monitoring Result

Daytime Noise Measurement Results (dB) at CP-KTN-NMS5																					
Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min, dB(A)	Corrected Leq30min dB(A)
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)		
5-Jun-23	13:32	60.5	63.0	58.0	61.2	63.5	59.5	61.6	63.5	59.0	62.1	64.0	60.0	60.8	62.0	59.0	61.4	63.5	59.5	61.3	64.3
16-Jun-23	9:23	61.8	63.0	60.0	63.2	65.0	61.5	62.6	64.5	60.5	63.8	65.5	61.5	64.0	66.0	62.5	62.8	63.5	62.0	63.1	66.1
21-Jun-23	13:00	54.4	56.6	51.4	53.9	55.1	51.2	52.2	53.9	50.6	54.8	56.9	50.0	53.7	55.4	51.5	56.2	59.8	52.7	54.4	57.4
27-Jun-23	9:15	56.8	58.3	55.6	58.4	60.5	54.3	55.4	57.1	53.7	55.2	57.8	50.7	64.0	69.5	51.2	54.2	55.9	50.2	58.9	61.9

Appendix H

Graphical Plots for Monitoring Result



Appendix I

Monthly Summary Waste Flow Table

Contract No. : 3/WSD/20

Contact Name: Reclaimed Water Supply to Sheung Shui and Fanling**Monthly Summary Waste Flow Table for 2023**

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	0.119	0	0	0	0.119	0	0	0	0	0	0.003
Feb	0.317	0	0	0	0.317	0	0	0	0	0	0.019
Mar	0.157	0	0	0	0.157	0	0	0	0	0	0.024
Apr	1.002	0	0	0	1.002	0	0	0	0	0	0.019
May	0.833	0	0	0	0.833	0	0	0	0	0	0.060
June	1.100	0	0	0	1.100	0	0	0	0	0	0.010
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total	3.528	0	0	0	3.528	0	0	0	0	0	0.135

Forecast of Total Quantities of C&D Materials to be Generated from the Contract*										
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
25.472	5.386	0	0	25.472	0	0	0	0	0	0.3885

- Notes:
- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
 - (2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
 - (3) The quantities of C&D material indicated in the half-yearly status report should be in tonnes. If the project offices do not have information on the densities of the material for the time being, they could initially adopt the following conversion factors for reporting purpose: insitu densities of rock and soil to be 2.5 tonnes/m³ and 2.0 tonnes/m³ respectively; and densities of imported rock and soil to be 2.0 tonnes/m³ and 1.8 tonnes/m³ respectively.
 - (4) Broken concrete and bitumen = 2.4 tonnes/m³
 - (5) Conversion to 1000m³ for general refuse is weight in 1000kg multiply by 0.002

Appendix J

Implementation Schedule for Environmental Mitigation Measures (ISEMM)

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
Common Mitigation Measures (Applicable to ALL Project Components, including DPs and Non-DPs)							
Construction Dust Impact							
S3.8	D1	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road is proposed to achieve dust removal efficiency of 92.1%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.7 L/m ² to achieve the respective dust removal efficiencies.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	APCO To control the dust impact to meet HKAQO and TM-EIAO
S3.8	D2	The Contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	APCO To control the dust impact to meet HKAQO and TM-EIAO
S3.8	D3	<p>Following dust suppression measures should also be incorporated by the Contractor to control the dust nuisance throughout the construction phase:</p> <ul style="list-style-type: none"> Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; A stockpile of dusty material should not extend beyond the pedestrian barriers, fencing or traffic cones; The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hard cores; When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period; 	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	APCO To control the dust impact to meet HKAQO and TM-EIAO

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		<ul style="list-style-type: none"> The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for material transport should be totally enclosed by impervious sheeting; and Every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. 					
Noise Impact (Construction Phase)							
S4.9	N1	Implement the following good site management practices: <ul style="list-style-type: none"> only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works; mobile plant should be sited as far away from NSRs as possible and practicable; and material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. 	Control construction airborne noise	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO
S4.9	N2	Install temporary site hoarding (approx. 2.4m high) located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction noise levels at low-level	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
			zone of NSRs through partial screening.				
S4.9	N3	Install movable noise barriers, full enclosure and acoustic mat, screen the noisy plants including air compressor and generator.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO
S4.9	N4	Use of "Quiet" Plant and Working Methods	Reduce the noise levels of plant items	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO
S4.9	N5	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO
Water Quality Impact (Construction Phase)							
S5.7	W1	<p>Construction Runoff</p> <p>In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN 1/94), construction phase mitigation measures should be provided and the Storm Water Pollution Control Plan is given below.</p> <p>Storm Water Pollution Control Plan</p> <ul style="list-style-type: none"> At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the Contractor prior to the commencement of construction. Diversion of natural stormwater should be provided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipment in order to avoid or minimize polluted runoff. Sedimentation tanks with sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8m3 capacities, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity shall be flexible and able to handle multiple inputs from a variety of sources and suited to applications 	Control construction runoff	Contractor	All construction sites	Construction phase	WPCO, EIAO, TM-EIAO

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		<p>where the influent is pumped.</p> <ul style="list-style-type: none"> • The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a silt/sediment trap. The silt/sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates. • The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The detailed design of the sand/silt traps should be undertaken by the Contractor prior to the commencement of construction. • Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means. • All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas. • Measures should be taken to minimize the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, it should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. • All open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. • Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. • Precautions be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff 					

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		<p>during storm events.</p> <ul style="list-style-type: none"> All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain. Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts. All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby. Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the meander, wetlands and fish ponds. 					
S5.7	W2	<p>Sewage from Workforce</p> <ul style="list-style-type: none"> Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on the construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures. 	Handling of site sewage	Contractor	All construction sites	Construction phase	WPCO, EIAO, TM-EIAO

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
Waste Management (Construction Waste)							
S7.6	WM1	<p>Waste Reduction Measures</p> <p>Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to achieve reduction:</p> <ul style="list-style-type: none"> • segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal; • proper storage and site practices to minimize the potential for damage and contamination of construction materials; • plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; • sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and • provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. 	Reduce waste generation	Contractor	All construction sites where practicable	Prior to the commencement of construction	Waste Disposal Ordinance
S7.6	WM2	Prepare Waste Management Plan and submit to the Engineer for approval	Minimize waste generation during construction	Contractor	All construction sites	Construction phase	Waste Disposal Ordinance
S7.6	WM3	<p><u>Good Site Practice</u></p> <p>The following good site practices are recommended throughout the construction activities:</p> <ul style="list-style-type: none"> • nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; • training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling; • provision of sufficient waste disposal points and regular collection for disposal; • appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; • regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; 	Minimize waste generation during construction	Contractor	All construction sites	Construction phase	Waste Disposal Ordinance
S7.6	WM4	<p><u>Storage of Waste</u></p> <p>The following recommendation should be implemented to minimize the impacts:</p>	Minimize waste from storage impacts	Contractor	All construction	Construction phase	Waste Disposal Ordinance

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		<ul style="list-style-type: none"> waste such as soil should be handled and stored well to ensure secure containment; stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; different locations should be designated to stockpile each material to enhance reuse; 			sites		
S7.6	WM5	Collection and Transportation of Waste The following recommendation should minimize the impacts: <ul style="list-style-type: none"> remove waste in timely manner; employ the trucks with cover or enclosed containers for waste transportation; obtain relevant waste disposal permits from the appropriate authorities; and disposal of waste should be done at licensed waste disposal facilities. 	Minimize waste from storage impacts	Contractor	All construction sites	Construction phase	Waste Disposal Ordinance
S7.6	WM6	Excavated and C&D Material Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public filling areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&D materials: <ul style="list-style-type: none"> maintain temporary stockpiles and reuse excavated fill material for backfilling; carry out on-site sorting; deliver surplus artificial hard materials to Tuen Mun Area 38 recycling plant or its successor for recycling into subsequent useful products; make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; implement a recording system for the amount of waste generated, recycled and disposed of for checking; Standard formwork should be used as far as practicable in order to minimize the arising of C&D waste. The use of more durable formwork (e.g. metal hoarding) or plastic facing should be encouraged in order to enhance the possibility of recycling. The purchasing of construction materials should be carefully planned in order to avoid over ordering and wastage. Wheel wash facilities have to be provided at the site entrance before the trucks leaving the works area.	Minimize waste impacts from excavated and C&D materials	Contractor	All construction sites	Construction phase	<ul style="list-style-type: none"> Land (Miscellaneous Provisions) Ordinance Waste Disposal Ordinance ETWB TCW No. 19/2005
S7.6	WM8	Chemical Waste <ul style="list-style-type: none"> If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste Contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical 	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	Construction phase	<ul style="list-style-type: none"> Waste Disposal (Chemical Waste) General Regulation Code of Practice on the Packaging, Labelling and

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.					Storage of Chemical Waste
S7.6	WM9	General Waste <ul style="list-style-type: none"> General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling. Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean. A reputable waste collector should be employed to remove general refuse on a daily basis. 	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	Construction phase	<ul style="list-style-type: none"> Waste Disposal Ordinance
S7.6	WM10	Sewage <ul style="list-style-type: none"> The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability, site condition and activities. Regularly collection by licensed collectors should be arranged to minimize potential environmental impacts. 	Minimize production of sewage impacts	Contractor	All construction sites	Construction phase	<ul style="list-style-type: none"> Waste Disposal Ordinance
S7.6	WM11	Topsoil reuse – Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. This is considered a general measure for good site practice.	Good site practice	Contractor / Project Proponent	Onsite	Construction Phase	<ul style="list-style-type: none"> ETWB Technical Circular (Works) No.29/2004
Landscape and Visual (Construction)							
S.12.9 MM3	LV5	Open Space Provision - the principles adopted in the RODP planning ensure that public open space systems are incorporated. All requirements for open space areas stipulated in the planning documents for the formulation of the Preliminary Layout Plan should be adhered to.	Reprovision of open space. Enhance visual amenity of the area and improve the overall landscape character	Government Developer / Detailed Design Consultant / Contractor	Onsite as stipulated in the planning documents for the formulation of the Preliminary Layout Plan	Prior to Construction and Construction Phase	Hong Kong Planning Standards and Guidelines (HKPSG) issued by the Planning Department (As at Aug 2011); Sustainable Building Design Guidelines
S.12.9 MM4	LV6	Tree Protection & Preservation – Existing trees to be retained within the Project Site should be carefully protected during construction. In particular OVTs will be preserved according to ETWB Technical Circular (Works) No. 29/2004. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to	Protect and Preserve Trees	Government Developer / Detailed Design Consultant / Contractor	Onsite as stipulated in the planning documents for the formulation of	Prior to Construction and Construction Phase	ETWB Technical Circular Works (TCW) No. 29/2004 and 3/2006


EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		<p>undertaking any works adjacent to all retained trees, including trees in Contractor's works areas.</p> <p>A detailed tree survey will be carried out for the Tree Removal Application (TRA) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which trees should be retained, transplanted or felled and will include details of tree protection measures for those trees to be retained.</p>			the Preliminary Layout Plan		
S.12.9 MM5	LV7	<p>Tree Transplantation – Trees unavoidably affected by the Project works should be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery as far as possible. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, where applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme.</p> <p>A detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBTC 2/2004 and 3/2006 and final locations of transplanted trees should be agreed prior to commencement of the work.</p> <p>For trees associated with highways e.g. roadside planting along highways, that are unavoidably affected and should be transplanted, HyD HQ/GN/13 'Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit' should be referred to.</p>	Transplant Trees where suitable for transplantation	Government Developer / Detailed Design Consultant / Contractor	Onsite where possible. Otherwise consider offsite locations	Prior to Construction, Construction Phase & Maintenance in Operation Phase	ETWB TCW 3/2006 and 2/2004 HyD HQ/GN/13 Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit
S.12.9 MM7	LV9	<p>Compensatory Planting – Compensatory tree planting for felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Removal Application process under ETWBTC 3/2006.</p> <p>Compensatory planting is proposed at the potential open areas such as open spaces, amenity areas, open areas of the streetscapes, as well as the open areas within development lots.</p> <p>Compensatory planting for shrubs should be considered in suitable locations. Native species such as <i>Melastoma malabathricum</i>, <i>Diospyros vaccinioides</i>, <i>Gardenia jasminoides</i>, <i>Ixora chinensis</i>, <i>Ligustrum sinense</i>, <i>Litsea rotundifolia</i>, <i>Melastoma dodecandrum</i>, <i>Atalantia buxifolia</i>, <i>Rhodomyrtus tomentosa</i>, <i>Rhaphiolepis indica</i>, and <i>Rhododendron simsii</i> are suggested.</p>	Compensate for trees and shrubs lost due to the Project.	Government Developer / Detailed Design Consultant / Contractor	Onsite where possible. Otherwise consider offsite locations	Prior to Construction, Construction Phase & Maintenance in Operation Phase	ETWB TCW 3/2006 and 2/2004
S.12.9 MM9	LV11	Vertical Greening – Planting of climbers to grow up vertical surfaces were appropriate (e.g. building edges, piers).	Soften hard surfaces and	Project Proponent /	On appropriate	Prior to Construction,	ETWB TCW No. 11/2004 – Cyber

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
			facilities	Detailed Design Consultant / Contractor / Maintenance Authority	structures	Construction Phase & Maintenance in Operation Phase	Manual for Greening
S.12.9 MM10	LV12	Green Roof – Roof greening where appropriate should be established on proposed buildings as per the guidelines stated. These guidelines provide further details including information regarding structural loading, design, maintenance, etc. considerations as well as providing information on what types of plants might be suitable.	Reduce exposure to untreated concrete surfaces and particularly mitigate visual impact to VSRs at high levels. Provide greening.	Project Proponent / Detailed Design Consultant / Contractor / Maintenance Authority	On appropriate buildings	Prior to Construction, Construction Phase & Maintenance in Operation Phase	CIBSE HK Branch, Technical Guidelines for Green Roof Systems in Hong Kong (2011); ArchSD/Urbis Study on Green Roof Application in HK (2007)
S.12.9 MM11	LV13	Screen Planting – Tall screen/buffer trees and shrubs should be planted. This measure may additionally form part of the compensatory planting.	To screen proposed structures such as roads and buildings. Improve compatibility with the surrounding environment and create a pleasant pedestrian environment	Government / Developer / Detailed Design Consultant / Contractor	Along roads, around suitable built structures, or around VSRs to contain their view out to the NDA Maintenance and create a pleasant Contractor structures	Prior to Construction, Construction Phase & Maintenance in Operation Phase	ETWBTC 3/2006
S12.9 MM14.5	LV20	Screen Hoarding – Screen hoarding shall be erected along areas of the construction works site boundary where the works site borders publically accessible routes and/or is close to visually sensitive receivers (VSRs). It is proposed that the screening be compatible with the surrounding environment and where possible, nonreflective, recessive colours be used. Any works areas near the ecological sensitive areas should erect 2m high dull green site boundary fence. Details can refer to the ecological impact assessment (Chapter 13 of the EIA report).	To screen undesirable views of the works site.	Contractor	Throughout NDAs	Construction Phase	
S12.9	LV21	Light Control – Construction day and night time lighting should be controlled to	To minimize glare	Government /	Throughout	Construction	

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
MM14.6		minimize glare impact to adjacent VSRs during the Construction phase. Street and night time lighting shall also be controlled to minimize glare impact to adjacent VSRs during the operation phase.	impact to adjacent VSRs	Developer / Contractor	NDA's	and Operation Phases	
Ecology (Construction Phase)							
S.13.9	E13	Review design and construction methods for bridges, especially those on the Sheung Yue and tidal Ng Tung Rivers, and adopt measures which minimize impacts on rivers and disturbance and fragmentation impacts on fauna. No construction during ardeid breeding season (1 March to 31 July) along Sheung Yue River north and east of KTN area D1-5 and east of D1-9 and C2-3 and restriction of working hours on new pedestrian bridges over the Sheung Yue River and tidal Ng Tung River to 09.00 to 17.30 during the ardeid breeding season (1 March to 31 July). Provision of alternative foraging habitat along main river channels for large waterbirds.	Minimize impacts on rivers and disturbance and fragmentation impacts on fauna.	Project Proponent / Detailed Design Consultant / Contractor	Along and within the Sheung Yue, Ng Tung and Shek Sheung Rivers	Detailed design and construction phases.	TM-EIAO.
S.13.9	E16	Creation of Green Corridors along the Sheung Yue, Ng Tung and Shek Sheung Rivers, retention and provision of screen plantings where feasible; provision of Open Space areas and development areas along river corridors; Design and erection of 2m high solid dull green site barrier fence between river channel and any active works area along or adjacent to Ng Tung, Sheung Yue and Shek Sheung Rivers. Ng Tung, Sheung Yue and Shek Sheung Rivers screen planting.	Minimize disturbance to waterbirds using Ng Tung, Sheung Yue and Shek Sheung River channels.	Detailed Design Consultant / Contractor	Ng Tung, Sheung Yue and Shek Sheung Rivers	Detailed design and construction phases.	TM-EIAO.
S.13.9	E19	Use opaque, non-transparent, non-reflective noise barriers for all construction sites. Unnecessary lighting should be avoided.	Minimize mortality impacts on birds.	Contractor	All construction sites	Construction phase.	TM-EIAO.

Appendix K

As-built Drawing of Site Temporary Drainage



Legend:

- Abandoned existing u-channel
- Flow of surface runoff
- Water flow by submersible pump
- 3" submersible pump

Sedimentation Pit
5m (W) x 5m (L) x 3m (D)

Line of continuous sand bags
at site boundary near Ng Tung
River

Sedimentation Tanks
2.5m (W) x 6m (L) x 2.4m(H)
(4nos.)

Constructed Building of HCF

Discharge
Outlet

ELS Trench
116m (L) x 9m (W) x 3m (D)

Constructed Building of HCF

Abandoned
Existing UC

ELS Trench
210m (W) x 9m (L) x 3m (D)

SLAUGHTER HOUSE
BOUNDARY WALL

上水屠房

Appendix L

Waterbirds Survey Report for the Reporting Month



**WSD Contract No. 3/WSD/20 - Reclaimed Water Supply to
Sheung Shui and Fanling - Provision of EM&A (Ecological)
Monitoring**

**Monthly Report for May 2023
(Issue 1)**



Job Ref.: 21/2063/582 AUES-SWHTSE
Date: 6th Jun 2023

WSD Contract No. 3/WSD/20 - Reclaimed Water Supply to Sheung Shui and Fanling - Provision of EM&A (Ecological) Monitoring

Monthly Report for May 2023

(Issue 1)

June 2023

	Name	Signature
Prepared by:	Nicholas Tam	
Reviewed by:	Ida Yu	
Date:	6 th Jun 2023	

CONTENTS

1	Introduction	1
2	Monitoring Methodology	1
3	Analytical methodology	2
4	Results	3
5	Analysis	4
6	Observations	5
7	References	6

LIST OF TABLES

Table 1	Ecological Monitoring Stations
Table 2	Representative Waterbirds
Table 3	Action and Limit Levels and Responses to Evidence of Disturbance to Waterbirds using Ng Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase
Table 4	Weather Conditions and Tidal Information of Survey Dates in the Reporting Month
Table 5	Total Bird Species and Abundance at Point Count Locations in the Reporting Month
Table 6	Abundance of Representative Waterbirds at Point Count Locations in the Reporting Month
Table 7	T-test Result for Waterbirds in the Reporting Month
Table 8	Observations during the Ecological Monitoring in the Reporting Month

LIST OF APPENDICES

Appendix A	Recorded Bird Species and their Abundance in the Reporting Month
Appendix B	Total Waterbird Abundance from Point Count
Appendix C	Abundance of Representative Waterbirds from Point Count
Appendix D	Baseline Survey Data (Summer)
Appendix E	Survey Photos

LIST OF FIGURES

Figure 1	Transect and Point Count Locations
Figure 1a	Transect and Point Count Locations (Zoomed In)

1 INTRODUCTION

- 1.1 According to Section 12.3.2.5 of “Updated EM&A Manual for Advance And First Stage Works of Kwu Tung North and Fanling North New Development Areas”, monitor of measures to minimise disturbance to waterbirds on Ng Tung, Sheung Tue and Shek Sheung Rivers is required.
- 1.2 aec Ltd. has been appointed by Action-United Environmental Services & Consulting (AUES) to conduct weekly transect bird surveys at high and low tides along Ng Tung River, Sheung Yue River and Shek Sheung River; and identify sources of actual and potential disturbances to birds due to construction activities of WSD Contract No. 3/WSD/20 – Reclaimed Water Supply to Sheung Shui and Fanling. As instructed by the Contractor, the commencement date of the survey was in the week of 10th January 2022. This monthly report summarises the monitoring findings in May 2023.

2 MONITORING METHODOLOGY

- 2.1 The survey methodology references the methodology stated in approved Baseline Monitoring Report (Ecology) (Version 1) (prepared by Cinotech Consultants Limited (2019)) under “Contract No. SPW 08/2019 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1”. Three transects and seven point count locations were selected within the 500m boundary of Ng Tung, Sheung Yue and Shek Sheung River. These locations are shown in **Figure 1** and summarized in **Table 1**.

Table 1 Ecological Monitoring Stations

Monitoring Stations	Descriptions	Influenced by Tidal Action
Transect T1	Along Ng Tung River	No
Transect T2		
Point Count Location P1		
Point Count Location P2		
Point Count Location P3		
Point Count Location P4		
Point Count Location P5	At Shek Sheung River (Low-flow Channel)	No
Transect T3	Along Shek Sheung River & Sheung Yue River	Yes
Point Count Location P6	At Shek Sheung River	Yes
Point Count Location P7	At Intersection between Sheung Yue and Shek Sheung River	Yes

- 2.2 Surveys were conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station).
- 2.3 All avifauna species that were seen or heard were identified and quantified along transects and at point count locations. Survey data would be recorded continuously by the surveyor as they walk along the transects, while survey data of each point count location would be collected for 5-minutes after surveyor reaches the designated point count location. During the surveys, the utilisation of Ng Tung River, Sheung Yue River and Shek Shui River and their immediate environs/habitats by waterbirds will be focused. For comparison and data analysis, the transect routes and point count locations followed Figure 1 of the approved Baseline Monitoring Report (Ecology) (Version 1). Locations of T1, T2, and P1 to P4 were adjusted to the opposite side of Ng Tung River as the original transects were inaccessible due to various construction projects.

- 2.4 Noticeable behaviours such as breeding, nesting, roosting, feeding and presence of recently fledged juveniles were recorded and reported. In the case which such behaviours were observed for species of conservation importance, the Resident Engineer (RE), the Contractor and the Independent Environmental Checker (IEC) would be immediately notified after the survey such that the Contractor could review the current construction programme and minimize disturbances due to construction activities.
- 2.5 Weather conditions, tidal information, time of the survey and other noticeable activities occurring within the vicinity of the survey area were recorded.

3 ANALYTICAL METHODOLOGY

- 3.1 Total numbers of waterbirds and six representative waterbird species (listed in **Table 2**) are used as an indicator of the level disturbance to waterbirds at each of the survey location. Species listed as wetland-dependant according to Carey *et al.* (2001) are defined as waterbirds. A significant decline in the abundance of all or representative waterbirds would indicate a high level of disturbance.

Table 2 Representative Waterbirds

Common Name	Species Name	Chinese Name
Chinese Pond Heron	<i>Ardeola bacchus</i>	池鷺
Eastern Cattle Egret	<i>Bubulcus coromandus</i>	牛背鷺
Grey Heron	<i>Ardea cinerea</i>	蒼鷺
Great Egret	<i>Ardea alba</i>	大白鷺
Little Egret	<i>Egretta garzetta</i>	小白鷺
Great Cormorant	<i>Phalacrocorax carbo</i>	普通鸕鶿

Survey data from each month is compared to the baseline monitoring data. Baseline monitoring data was downloaded and extracted from the Baseline Monitoring Report retrieved from the following hyperlink (the extracted summer dataset of the baseline monitoring data is shown in **Appendix D**): <https://www.epd.gov.hk/eia/register/english/permit/fep1792018/documents/blmrev1/pdf/blmrev1.pdf>. When a decline in the total number of Waterbirds or the number of the representative Waterbird species is recorded the survey data would be compared to the baseline data (from Shek Wu Hui Effluent Polishing Plant Baseline Monitoring Report (Ecology) by Cinotech Consultants Limited, 2019) using a two-sample one-tailed Student's t-test assuming unequal variance to analyse whether the decline is significant.

- 3.2 If the collected data for the reporting month shows a significant difference at the 95% confidence level, the action level will be triggered. If the collected data for the reporting month shows a significant difference at the 99% confidence level, the limit level is triggered and corresponding suggestions would be given to minimize the disturbances according to **Table 3**.

Table 3 Action and Limit Levels and Responses to Evidence of Disturbance to Waterbirds using Ng Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase

Action Level	Response	Limit Level	Response
Decline in numbers of all waterbird species relative to numbers during Baseline	Investigate cause(s) and if cause(s) identified as related to NDAs project instigate remedial action	Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the	Investigate cause(s) and if cause(s) identified as related to the NDAs project instigate remedial action.

Action Level	Response	Limit Level	Response
Monitoring such that the Action Level response is triggered.	to remove or reduce source of disturbance.	Limit Level response is triggered.	Review and adjust project's Long Valley Nature Park (LVNP) management measures to improve conditions for affected species.
Decline in numbers of any one Waterbird species occurring in significant numbers* during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause(s) and if cause(s) identified as related to NDAs project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of any one Waterbird species occurring in significant numbers* during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause(s) and if cause(s) identified as related to the NDAs project instigate remedial action. Review and adjust project's LVNP management measures to improve conditions for affected species.

Note: Whether numbers are significant depend on species and season after collection and evaluation of baseline survey data.

- 3.3 In order to increase the sample size and reduce the random error on each survey day, survey data would be collectively analysed on a monthly basis. The collective data of each month is also compared to the baseline data of the respective month and season instead of the entire data set, to account for the seasonal variation in the abundance of waterbirds. In this study, the winter season is defined as October to March, while the summer season is defined as April to September.

4 RESULTS

- 4.1 The weather conditions and tide levels on the survey dates are listed in the table below.

Table 4 Weather Conditions and Tidal Information of Survey Dates in the Reporting Month

High Tide				Low Tide			
Date	Time	Tide (m)	Weather	Date	Time	Tide (m)	Weather
4-May-23	11:00	1.8	Sunny	5-May-23	14:00	1.3	Sunny
12-May-23	16:10	2.34	Cloudy	9-May-23	7:00	1.16	Cloudy
16-May-23	10:00	1.98	Sunny	18-May-23	16:00	0.37	Sunny
24-May-23	9:30	1.89	Sunny	23-May-23	16:30	1.39	Cloudy
31-May-23	9:00	1.96	Sunny	1-Jun-23	15:30	0.63	Sunny

- 4.2 Abundance and diversity of total bird species and key species are summarized in **Tables 5** and **6** respectively. Detailed list of avifauna recorded is provided in **Appendix A**.

Table 5 Total Bird Species and Abundance at Point Count Locations in the Reporting Month

Category	Number of Species	Abundance
All Avifauna	35	466
Waterbirds	12	158

Table 6 Abundance of Representative Waterbirds at Point Count Locations in the Reporting Month

Common Name	Species Name	Chinese Name	Abundance
Chinese Pond Heron	<i>Ardeola bacchus</i>	池鷺	41
Eastern Cattle Egret	<i>Bubulcus coromandus</i>	牛背鷺	2
Grey Heron	<i>Ardea cinerea</i>	蒼鷺	1
Great Egret	<i>Ardea alba</i>	大白鷺	13
Little Egret	<i>Egretta garzetta</i>	小白鷺	90
Great Cormorant	<i>Phalacrocorax carbo</i>	普通鸕鶿	0

5 ANALYSIS

- 5.1 The results of Student's t-test for all waterbirds and representative waterbirds are compiled in **Table 7** respectively. Further details are provided in **Appendices B** and **C**.

Table 7 T-test Result for Waterbirds in the Reporting Month

Category	Monthly					Seasonal				
	T-value	df	p	Action Level	Limit Level	T-value	df	p	Action Level	Limit Level
All Waterbirds	-1.690	10	0.061			-2.829	6	0.015	*	
Chinese Pond Heron	-2.778	11	0.009	*	*	-4.253	7	0.001	*	*
Eastern Cattle Egret	-1.375	8	0.103			-3.399	41	0.001	*	*
Grey Heron	No decline					-0.987	27	0.166		
Great Egret	No decline					-0.007	5	0.498		
Little Egret	-0.530	6	0.307			-0.730	4	0.253		
Great Cormorant	No decline					No decline				

* = level triggered

- 5.2 Decline in abundance in all waterbirds has triggered the action level compared to the Summer data. Decline in abundance of Chinese Pond Heron has triggered the limit level compared to previous data in April and Summer. Finally, decline in abundance of Eastern Cattle Egret has triggered the limit level when compared to the Summer average.
- 5.3 Abundance of all waterbirds was expected to decrease in general as migratory birds leave Hong Kong in the Summer, as the abundance in waterbirds of the reporting month does not trigger the action level when compared to the monthly data, it is suggested that decline in waterbird abundance is in line with seasonal fluctuations.
- 5.4 As discussed in previous months, the decline of individual waterbird species should not be the result of increased disturbances from the Project or its surrounding on-going projects, as increased disturbance would discourage multiple waterbird species from foraging near the transect and point count locations instead. Thus it is suggested that construction of the current project did not cause the decline in Chinese Pond Heron and Eastern Egret.
- 5.5 However, constructions and anthropogenic activities around the survey transects are still active during the reporting month and the following activities were noted:
- 5.6 Since the survey dated on 4th November 2022, surveyors have recorded inspection and maintenance works of the inflatable dam at P2, these works were determined to be as part of the North East New Territories Sewerage System Upgrade led by Drainage Services Department (DSD). It was observed during the survey on 31st May 2023 (as seen in Photo 2 of **Appendix E**) that the maintenance was

completed and the temporary concrete dam was being removed. The water level of Ng Tung River along T1 (P1 and P2 included) is still higher than the baseline survey during the reporting month due to the concrete blocks damming the flow of water, and may have reduced the foraging area at P1 and/or P2 and attract less waterbirds to forage at these two points.

- 5.7 A playback device for bird calls was seen to be installed by AECOM near the pond in T1 since the survey on 3rd April 2023, and the device was seen to be in operation throughout the reporting month. This may directly lower the number of waterbirds and representative waterbirds visiting P1 and P2 as the birds would be incentivized to forage away from these two points and in the pond instead. However, the playback device was observed to be turned off on all other surveys in the Reporting Month.
- 5.8 Remote control boat racing by a group of hobbyists were also seen multiple times at T1 near P2 during surveys in this reporting month (Photo 3 of **Appendix E**), the noise produced by the activity and high speed movements of the boat across the surface of Ng Tung River may discourage waterbirds from foraging along the river bank at P2.
- 5.9 Road improvement works by DSD (Photo 4 of **Appendix E**) was also observed to remain active along T2 near P3, and large vehicles producing noise were seen to enter and leave the site. This may be a potential source of disturbance that discourages waterbirds from foraging at P3.
- 5.10 The construction by Civil Engineering and Development Department (CEDD) near P7 was observed active throughout the entire reporting month (Photo 5 of **Appendix E**).
- 5.11 Monitoring work will be continued next month to evaluate any construction impact on waterbirds. The construction site should continue keeping the best site practice in noise control to minimize disturbance caused to waterbirds. No further action is advised at the moment.

6 OBSERVATIONS

- 6.1 The types of Waterbird behavior observed during ecological monitoring are listed below:
- Flying
 - Resting
 - Foraging
- 6.2 The anthropogenic activities observed during ecological monitoring are listed in **Table 8**.

Table 8 Observations of the anthropogenic activities during the Ecological Monitoring in the Reporting Month

Location	Observations	
	Project Related	Non-project Related
T1 (PC1, PC2)	/	Inflatable dam inspection and maintenance at P2 (DSD), playback device at nearby pond (AECOM), remote control boat racing
T2 (PC3, PC4)	Use of crane, scaffolding	Fishing, laying of concrete blocks at P3 (DSD), road enhancement (DSD)
T3 (PC6, PC7)	/	Fishing, piling works at P7 (CEDD)

7 REFERENCES

Carey, G.J., Chalmers, M.L., Diskin, D.A., Kennerley, P.R., Leader, P.J., Leven, M.R., Lewthwaite, R.W., Melville, D.S., Turnbull, M., and Young, L. 2001. The Avifauna of Hong Kong. Hong Kong Bird Watching Society, Hong Kong.

Cinotech Consultants Limited. 2019. Contract No. SPW 08/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 Baseline Monitoring Report (Ecology) (Version 1). Accessed from https://shekwuhui.cinotech.hk/?page_id=24 in Jan 2022.

Appendix A Recorded Bird Species and their Abundance in the Reporting Month

Common Name	Chinese Name	Scientific Name	Waterbird	Point Count Abundance	Transect Abundance
Black-crowned Night Heron	夜鷺	<i>Nycticorax nycticorax</i>	Y		+
Chinese Pond Heron	池鷺	<i>Ardeola bacchus</i>	Y	41	+++
Eastern Cattle Egret	牛背鷺	<i>Bubulcus coromandus</i>	Y	2	
Grey Heron	蒼鷺	<i>Ardea cinerea</i>	Y	1	+
Great Egret	大白鷺	<i>Ardea alba</i>	Y	13	+
Little Egret	小白鷺	<i>Egretta garzetta</i>	Y	90	+++++
Black Kite	黑鷹	<i>Milvus migrans</i>	N	5	+
White-breasted Waterhen	白胸苦惡鳥	<i>Amaurornis phoenicurus</i>	Y	1	
Black-winged Stilt	黑翅長腳鷸	<i>Himantopus himantopus</i>	Y	1	+
Common Sandpiper	磯鷸	<i>Actitis hypoleucos</i>	Y	2	
Green Sandpiper	白腰草鷸	<i>Tringa ochropus</i>	Y	4	
Wood Sandpiper	林鷸	<i>Tringa glareola</i>	Y	1	
Spotted Dove	珠頸斑鳩	<i>Spilopelia chinensis</i>	N	31	+++
Greater Coucal	褐翅鴉鵂	<i>Centropus sinensis</i>	N		+
Asian Koel	噪鵲	<i>Eudynamis scolopaceus</i>	N	16	++
Large Hawk-cuckoo	大鷹鵂	<i>Hierococyx sparveroides</i>	N	3	++
House swift	小白腰雨燕	<i>Apus nipalensis</i>	N	1	+
White-throated Kingfisher	白胸翡翠	<i>Halcyon smyrnensis</i>	Y	1	
Pied Kingfisher	斑魚狗	<i>Ceryle rudis</i>	Y	1	+
Alexandrine Parakeet	亞歷山大鸚鵡	<i>Psittacula eupatria</i>	N		+
Hair-crested Drongo	髮冠卷尾	<i>Dicrurus hottentottus</i>	N		+
Red-billed Blue Magpie	紅嘴藍鵲	<i>Urocissa erythroryncha</i>	N	1	+
Oriental Magpie	喜鵲	<i>Pica serica</i>	N	2	+
Large-billed Crow	大嘴烏鴉	<i>Corvus macrorhynchos</i>	N	1	+
Cinereous Tit	蒼背山雀	<i>Parus cinereus</i>	N	3	+
Red-whiskered Bulbul	紅耳鵯	<i>Pycnonotus jocosus</i>	N	33	+++
Chinese Bulbul	白頭鵯	<i>Pycnonotus sinensis</i>	N	11	+
Barn Swallow	家燕	<i>Hirundo rustica</i>	N	13	++
Yellow-browed Warbler	黃眉柳鶯	<i>Phylloscopus inornatus</i>	N	2	+
Yellow-bellied Prinia	黃腹鷦鶯	<i>Prinia flaviventris</i>	N		+
Plain Prinia	純色鷦鶯	<i>Prinia inornata</i>	N	1	+
Common Tailorbird	長尾縫葉鶯	<i>Orthotomus sutorius</i>	N	12	++
Masked Laughingthrush	黑臉噪鵲	<i>Pterorhinus perspicillatus</i>	N	22	++++
Swinhoe's white-eye	暗綠繡眼鳥	<i>Zosterops simplex</i>	N	10	++
Crested Myna	八哥	<i>Acridotheres cristatellus</i>	N	106	+++++
Common Myna	家八哥	<i>Acridotheres tristis</i>	N		+
Black-collared Starling	黑領椋鳥	<i>Gracupica nigricollis</i>	N	21	+++
Oriental Magpie Robin	鵲鴝	<i>Copsychus saularis</i>	N	1	+
Eurasian Tree Sparrow	樹麻雀	<i>Passer montanus</i>	N	3	+
Scaly-Breasted Munia	斑文鳥	<i>Lonchura punctulata</i>	N	2	
White Wagtail	白鵲鵯	<i>Motacilla alba</i>	N	8	+

Common Name	Chinese Name	Scientific Name	Waterbird	Point Count Abundance	Transect Abundance
Total Point Count Abundance				466	
Total Waterbirds				158	

For transect abundance, +: 1-10, ++: 11-20, +++: 21-30, ++++: 31-40, +++++: >40

Appendix B Total Waterbird Abundance from Point Count

Survey Information				Number of Waterbirds	
Week	Date	Time	Tide Level	Individuals Recorded	Total
1	5/4/23	11:00	High	12	28
	5/5/23	14:00	Low	16	
2	5/9/23	7:00	Low	13	21
	5/12/23	16:10	High	8	
3	5/16/23	10:00	High	5	25
	5/18/23	16:00	Low	20	
4	5/23/23	16:30	Low	29	41
	5/24/23	9:30	High	12	
5	5/31/23	9:00	High	6	43
	6/1/23	15:30	Low	37	
Survey Average					31.6
Baseline				May Average	41.44
				Summer Average	45.34

Appendix C Abundance of Representative Waterbirds from Point Count

Representative Species		Recorded Abundance (May 2023)						Baseline	
Common Name	Species Name	Week 1	Week 2	Week 3	Week 4	Week 5	Average	May Average	Summer Average
Chinese Pond Heron	<i>Ardeola bacchus</i>	8	5	5	14	9	8.2	15	16.18
Eastern Cattle Egret	<i>Bubulcus coromandus</i>	1	0	0	0	1	0.4	2.33	3.32
Grey Heron	<i>Ardea cinerea</i>	0	0	0	1	0	0.2	0	0.55
Great Egret	<i>Ardea alba</i>	0	2	4	3	4	2.6	1.67	2.61
Little Egret	<i>Egretta garzetta</i>	11	12	16	22	29	18	20	20.53
Great Cormorant	<i>Phalacrocorax carbo</i>	0	0	0	0	0	0	0	0

Appendix D Baseline Survey Data Summer

* Only include data from “All Waterbirds” and the six representative waterbird species for data analysis


Representative Species		Recorded Abundance (Summer Baseline)							
Common Name	Species Name	06-04-18	13-04-18	19-04-18	27-04-18	04-05-18	11-05-18	17-05-18	25-05-18
All Waterbirds		37	71	78	52	59	47	48	50
Chinese Pond Heron	<i>Ardeola bacchus</i>	9	27	21	10	17	16	14	19
Eastern Cattle Egret	<i>Bubulcus coromandus</i>	5	9	24	15	13	0	2	1
Grey Heron	<i>Ardea cinerea</i>	0	0	0	0	0	0	0	0
Great Egret	<i>Ardea alba</i>	2	6	2	5	6	5	1	2
Little Egret	<i>Egretta garzetta</i>	16	24	30	22	18	18	29	28
Great Cormorant	<i>Phalacrocorax carbo</i>	0	0	0	0	0	0	0	0
Representative Species		Recorded Abundance (Summer Baseline)							
Common Name	Species Name	01-06-18	04-06-18	15-06-18	20-06-18	26-06-18	01-07-18	13-07-18	16-07-18
All Waterbirds		68	63	55	51	50	59	40	43
Chinese Pond Heron	<i>Ardeola bacchus</i>	26	25	23	18	20	24	13	18
Eastern Cattle Egret	<i>Bubulcus coromandus</i>	8	8	5	5	3	2	2	3
Grey Heron	<i>Ardea cinerea</i>	0	0	0	0	0	0	0	0
Great Egret	<i>Ardea alba</i>	3	4	2	5	4	3	2	2
Little Egret	<i>Egretta garzetta</i>	29	26	25	23	21	29	23	20
Great Cormorant	<i>Phalacrocorax carbo</i>	0	0	0	0	0	0	0	0
Representative Species		Recorded Abundance (Summer Baseline)							
Common Name	Species Name	27-07-18	10-08-18	13-08-18	24-08-18	27-08-18	07-09-18	10-09-18	21-09-18
All Waterbirds		47	39	41	33	35	25	48	54
Chinese Pond Heron	<i>Ardeola bacchus</i>	17	14	19	10	14	6	16	13
Eastern Cattle Egret	<i>Bubulcus coromandus</i>	0	0	1	1	0	0	0	1
Grey Heron	<i>Ardea cinerea</i>	0	0	0	0	0	3	3	9
Great Egret	<i>Ardea alba</i>	3	2	3	0	3	3	6	4
Little Egret	<i>Egretta garzetta</i>	27	21	18	18	15	9	21	18
Great Cormorant	<i>Phalacrocorax carbo</i>	0	0	0	0	0	0	0	0
Representative Species		Recorded Abundance (Summer Baseline)							
Common Name	Species Name	26-09-18	04-04-19	10-04-19	18-04-19	22-04-19	03-05-19	08-05-19	17-05-19
All Waterbirds		48	30	30	48	39	34	28	23
Chinese Pond Heron	<i>Ardeola bacchus</i>	19	11	12	11	13	16	10	4
Eastern Cattle Egret	<i>Bubulcus coromandus</i>	0	3	0	0	3	3	0	0
Grey Heron	<i>Ardea cinerea</i>	6	0	0	0	0	0	0	0
Great Egret	<i>Ardea alba</i>	7	1	2	2	0	0	1	0
Little Egret	<i>Egretta garzetta</i>	14	14	15	25	23	14	16	18
Great Cormorant	<i>Phalacrocorax carbo</i>	0	0	0	0	0	0	0	0
Representative Species		Recorded Abundance (Summer Baseline)							
Common Name	Species Name	20-05-19	31-05-19	05-06-19	14-06-19	18-06-19			
All Waterbirds		45	39	33	40	57			
Chinese Pond Heron	<i>Ardeola bacchus</i>	23	16	15	18	23			
Eastern Cattle Egret	<i>Bubulcus coromandus</i>	2	0	0	0	7			
Grey Heron	<i>Ardea cinerea</i>	0	0	0	0	0			
Great Egret	<i>Ardea alba</i>	0	0	2	3	2			
Little Egret	<i>Egretta garzetta</i>	19	20	16	17	22			
Great Cormorant	<i>Phalacrocorax carbo</i>	0	0	0	0	0			

Appendix E Survey Photos

Photo 1 Works on current project at P4 (12/5/2023)	Photo 2 Inflatable dam maintenance and the repair by DSD at P2 progress on 31/5/2023
	
Photo 3 Remote control boat racing at P2 (1/6/2023)	Photo 4 Road enhancement works by DSD at T2 (5/5/2023)
	
Photo 5 Piling at P7 by CEDD (1/6/2023)	Photo 6 Great Egret at T2 (23/5/2023)
	

Figure 1

Transect and Point Count Location



- Proposed Shek Wu Hui Water Reclamation Plant
- 500m Survey Boundary
- Proposed Retained Water Mains
- Walk Transects
- Point Count Locations



Project Title:

WSD Contract No. 3/WSD/20 -
Reclaimed Water Supply to Sheung Shui and Fanling -
Provision of EM&A (Ecological) Monitoring


Figure Title:

Transect and Point Count Locations

Drawn by:	NT	Scale:	1:14,500	on A3
Checked By:	NT	Date:	5 July 2022	
Approved by:	IV			
Figure Number:	Figure 1			Revision: 2

Figure 1a

Transect and Point Count Location (Zoomed In)



- Proposed Shek Wu Hui Water Reclamation Plant
- 500m Survey Boundary
- Proposed Retained Water Mains
- Walk Transect
- Point Count Locations



Project Title:

WSD Contract No. 3/WSD/20 -
Reclaimed Water Supply to Sheung Shui and Fanling -
Provision of EM&A (Ecological) Monitoring

Figure Title:

Transect and Point Count Locations (zoomed in)

Drawn by:	NT	Scale:	1:6,000	on A3
Checked By:	NT	Date:	5 July 2022	
Approved by:	IV			
Figure Number:	Figure 1a			Revision: 2