

# Highways Department


## Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin

### Contract No. HY/2003/10 - Environmental Team for Lai Chi Kok Viaduct and Eagle's Nest Tunnel

#### Monthly EM&A Report Part I – Lai Chi Kok Viaduct (Version 1)

December 2005

Approved By

  
\_\_\_\_\_  
(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

#### **CINOTECH CONSULTANTS LTD**

Room 1602-1610, Delta House,  
3 On Yiu Street,  
Shatin, NT, Hong Kong  
Tel: (852) 2151 2083 Fax: (852) 3107 1388  
Email: [info@cinotech.com.hk](mailto:info@cinotech.com.hk)

## TABLE OF CONTENTS

<b>EXECUTIVE SUMMARY .....</b>	<b>1</b>
Introduction.....	1
Environmental Monitoring and Audit Works .....	1
Environmental Licenses and Permits .....	1
Key Information in the Reporting Month .....	1
<b>1. INTRODUCTION .....</b>	<b>3</b>
Background .....	3
Project Organizations .....	4
Construction Programme .....	4
Summary of EM&A Requirements.....	5
<b>2. AIR QUALITY .....</b>	<b>6</b>
Monitoring Requirements .....	6
Monitoring Locations.....	6
Monitoring Equipment.....	6
Monitoring Parameters, Frequency and Duration.....	6
Monitoring Methodology and QA/QC Procedure .....	7
Results and Observations .....	8
<b>3. NOISE.....</b>	<b>9</b>
Monitoring Requirements .....	9
Monitoring Locations.....	9
Monitoring Equipment.....	10
Monitoring Parameters, Frequency and Duration.....	10
Monitoring Methodology and QA/QC Procedures.....	10
Maintenance and Calibration .....	11
Results and Observations .....	11
<b>4. ENVIRONMENTAL AUDIT .....</b>	<b>12</b>
Site Audits.....	12
Review of Environmental Monitoring Procedures .....	12
Status of Environmental Licensing and Permitting .....	12
Implementation Status of Environmental Mitigation Measures .....	12
Summary of Exceedances .....	15
Implementation Status of Event Action Plans .....	15
Summary of Complaints and Prosecutions .....	15
<b>5. FUTURE KEY ISSUES .....</b>	<b>17</b>
Key Issues for the Coming Month .....	17
Monitoring Schedule for the Next Month.....	17
Construction Program for the Next Month .....	17
<b>6. CONCLUSIONS AND RECOMMENDATIONS .....</b>	<b>18</b>
Conclusions.....	18
Recommendations .....	18

## **LIST OF TABLES**

Table I	Summary Table for Events Recorded in the Reporting Month
Table II	Summary Table for Key Information in the Reporting Month
Table 1.1	Key Project Contacts
Table 2.1	Locations for Air Quality Monitoring
Table 2.2	Air Quality Monitoring Equipment
Table 2.3	Impact Dust Monitoring Parameters, Frequency and Duration
Table 3.1	Noise Monitoring Stations
Table 3.2	Noise Monitoring Equipment
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 4.1	Summary of Environmental Licensing and Permit Status
Table 4.2	Observations and Recommendations of Site Audit

## **LIST OF FIGURES**

Figure 1	Locations of Monitoring Stations
----------	----------------------------------

## **LIST OF APPENDICES**

A	Action and Limit Levels for Air Quality and Noise
B	Copies of Calibration Certificates
C	Environmental Monitoring Schedules
D	Wind Data
E	1-hour TSP Monitoring Results and Graphical Presentations
F	24-hour TSP Monitoring Results and Graphical Presentations
G	Noise Monitoring Results and Graphical Presentations
H	Summary of Exceedance
I	Site Audit Summary
J	Event Action Plans
K	Environmental Mitigation Implementation Schedule (EMIS)
L	Construction Programme
M	Complaint Log

## **ABBREVIATION AND ACRONYM**

AL Levels	Action and Limit Levels
CEDD	Civil Engineering and Development Department
E / ER	Engineer/Engineer's Representative
EIA	Environmental Impact Assessment
EM&A	Environmental Monitoring and Audit
EMIS	Environmental Mitigation Implementation Schedule
EP	Environmental Permit
EPD	Environmental Protection Department
ET	Environmental Team
HVS	High Volume Sampler
HyD	Highways Department
IEC	Independent Environmental Checker
NOE	Notification of Exceedance
QA/QC	Quality Assurance / Quality Control
RE	Resident Engineer
RH	Relative Humidity
SLM	Sound Level Meter
TSP	Total Suspended Particulates

## EXECUTIVE SUMMARY

### Introduction

- This is the twenty-fifth monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the “Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin, Lai Chi Kok Viaduct & Eagle’s Nest Tunnel”. This report documents the findings of EM&A Works conducted in December 2005 for Contract No. HY/2003/01, Lai Chi Kok Viaduct (the Project).
- The major site activities undertaken in the reporting month included piling works, construction of pile caps and piers, slope works and segment erection works.

### Environmental Monitoring and Audit Works

- Environmental monitoring and audit works for the Project was performed regularly as stipulated in the updated EM&A Manual and the results were checked and reviewed. Site audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- Summary of the events and action taken in the reporting month is tabulated in **Table I**.

**Table I Summary Table for Events Recorded in the Reporting Month**

Parameter	No. of Events		No. of Events Due to the Project	Action Taken
	Action Level	Limit Level		
1-hr TSP	0	0	0	N/A
24-hr TSP	0	0	0	N/A
Noise	0	0	0	N/A

### Environmental Licenses and Permits

- Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, the Water Discharge Licenses (WDLs) and the Construction Noise Permits (CNPs). Five new CNPs were issued to the Project in the reporting month.

### Key Information in the Reporting Month

- Summary of key information in this reporting month is tabulated in **Table II**.

**Table II Summary Table for Key Information in the Reporting Month**

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0	---	N/A	N/A	---
Changes to the assumptions and key construction / operation activities recorded	0	---	N/A	N/A	---
Status of submissions under EP	0	---	N/A	N/A	---
Notifications of any summons & prosecutions received	0	---	N/A	N/A	---

**Future Key Issues:**  
Major site activities for the coming month include:

- Construction of abutment, pile caps and columns;
- Bulk excavation,
- Buttress wall construction;
- Soil nail installation;
- Retaining wall construction;
- Drainage works;
- Cast in-situ of slip roads; and
- Segment erection by lifting frame and launching gantry.

The anticipated environmental impacts will be mainly on dust generation and construction noise impact from slope works.

## 1. INTRODUCTION

### Background

- 1.1 Route 9 (Kowloon Section) (R9K) (hereinafter call the R9K-Project) forms part of the Route 9 between Cheung Sha Wan and Sha Tin (R9-CSWST) project, which will be a new expressway connecting West Kowloon and Sha Tin. It will be the fourth external link between Sha Tin and Kowloon and will form an important link between the northeast New Territories and the west Kowloon, Lantau Island and the western New Territories. R9K is being managed and implemented by the Highways Department (HyD).
- 1.2 The engineering design of R9K is covered under Agreement No. CE 50/98 “Route 9 between Cheung Sha Wan and Sha Tin – Design Construction Assignment”. The main consultant engaged under Agreement No. CE 50/98 is Maunsell Hyder Joint Venture (MHJV), who will act as the Engineer for the construction contracts. The works of R9K mainly comprise a 1.4km dual 3-lane Lai Chi Kok Viaduct from Lai Wan Interchange to Butterfly Valley; 0.5 km of dual 3-lane at-grade carriageway linking to the 2.1 km dual 3-lane twin-bore Eagle's Nest Tunnel with associated portal buildings; a toll plaza with an administration building located with the Sha Tin valley woodland; a ventilation building and an adit; associated noise barriers, noise enclosures, drainage, slope and landscape works; and electrical and mechanical works for the whole R9-CSWST. The remainder of the R9-CSWST forms the Sha Tin Section (R9S) of the project and is being managed and implemented separately by the Civil Engineering and Development Department (CEDD).
- 1.3 The R9-CSWST project is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). An environmental impact assessment (EIA) report has been prepared in 1998 for the R9-CSWST project (1998 R9 EIA) to consider the key issues of noise, air quality, water quality, ecological, construction waste, landscape and visual, land use and cultural impacts, and identify possible mitigation measures.
- 1.4 An Updated Final EIA report was subsequently completed in August 1999 for the R9-CSWST project (1999 R9 EIA), to cater for some changes in R9K portion as mentioned in paragraph 1 in the report. The 1999 R9 EIA was endorsed by Environmental Protection Department (EPD) in November 1999. The 1998 R9 EIA and the 1999 R9 EIA (R9 EIA Reports) were included in the EIA register under the EIAO as report no. EIA-135/BC and AEIAR-022/1999 respectively. An Environmental Monitoring and Audit (EM&A) Manuals for each of the R9 EIA Reports (EM&A Manuals) were also included as part of the EIA reports in the register.
- 1.5 Subsequent to the endorsement of the R9 EIA Reports by EPD in November 1999, the project programme was deferred to start in 2002/2003 for completion by 2006/07. The implementation of the project was then separated into the R9S and R9K portion. An Environmental Permit (EP) No. EP-103/2001 was issued on 17 September 2001 for R9K to the HyD as Permit Holder and a varied EP No. EP-103/2001/A was subsequently issued on 20 May 2003 for R9K (R9K EP) to HyD as Permit Holder. A varied EP-103/2001/C was recently issued on 22 July 2005.

- 1.6 The major construction activities of two civil contracts of the R9K project, Contract No. HY/2003/01 entitled “Route 9 – Lai Chi Kok Viaduct” and Contract No. HY/2003/02 entitled “Route 9 – Eagle’s Nest Tunnel and Associated Works”, were commenced in 15<sup>th</sup> December 2003 for completion in April 2007.
- 1.7 “Route 9” was recently re-titled as “Route 8 (previously known as Route 9)”. Cinotech Consultants Limited (Cinotech) was commissioned by HyD to undertake the Environmental Monitoring and Audit works for “Route 8 between Cheung Sha Wan and Sha Tin - Environmental Team (ET) for Lai Chi Kok Viaduct and Eagle’s Nest Tunnel (Contract No. HY/2003/10)”. Dr. Priscilla CHOY of Cinotech Consultants Ltd. was appointed as the ET Leader under Condition 2.2 of the EP. Mr. David YEUNG of CH2M-IDC Hong Kong Ltd. was appointed as the IEC under Condition 2.1 of the EP. This is the twenty-fifth monthly EM&A report summarizing the EM&A works for the Project in December 2005.

### **Project Organizations**

- 1.8 Different parties with different levels of involvement in the project organization include:
- Project Proponent – Major Works Project Management Office (MWPMO) of Highways Department (HyD)
  - Engineer (E) – Maunsell-Hyder Joint Venture
  - Engineer’s Representative (ER) – Maunsell-Hyder Joint Venture
  - Environmental Team (ET) – Cinotech Consultants Limited
  - Independent Environmental Checker (IEC) – CH2M-IDC Hong Kong Limited
  - Contractor – Acciona Infraestructuras S.A. (formely known as NECSO Entrecanales Cubiertas, S.A.)
- 1.9 The responsibilities of respective parties are detailed in Section 1.8.3 of the EM&A Manual (1999) of the Project.
- 1.10 The key contacts of the Project are shown in **Table 1.1**.

### **Construction Programme**

- 1.11 The site activities undertaken in the reporting month were:
- Construction of abutments, pile caps and columns at Slip Roads C and D, Lai Wan Overpass and Main Viaduct;
  - Bulk excavation works and retaining wall construction at CCR-R1;
  - Bulk excavation works and soil nails installation at slope CCR-S1, CCR-S2 and CCR-R3;
  - Soil nails / rock dowel installation at 11NW-A/C26;
  - Drainage works at Rest Garden area, Hoi Lai Estate, Piers B1 and P5;
  - Segment erection by lifting frame at B2, P13 and P18;
  - Pier construction at Slip Road D;
  - Retaining wall construction at CCR-R2;
  - Buttress wall construction at CCR-S1;
  - Cast in-situ of Slip Roads C and D;
  - Bored piling work at R3; and



- Segment erection at Main Viaduct by launching gantry at night at Piers P8 to P10.

### Summary of EM&A Requirements

1.12 The EM&A programme requires construction phase monitoring for air quality and construction noise, and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:

- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event Action Plans;
- Environmental mitigation measures, as recommended in the project EIA study final report; and
- Environmental requirements in contract documents.

**Table 1.1 Key Project Contacts**

Party	Role	Name	Position	Phone No.	Fax No.
HyD	Permit Holder	Mr. K.T. Lee	SE3/R8K	2762 3684	2714 5198
		Mr. C.Y. Tang	E6/R8K	2762 3598	
		Mr. L.C. Chung	E2/R8K	2762 3613	
MHJV	Engineer	Mr. Conrad Ng	Project Manager	2605 6262	2691 2649
	Engineer's Representative	Mr. D.F. Lilliman	CRE	2959 0010	2959 0290
		Mr. Henry Liu	SRE	2991 1068	
Mr. Joseph Chi	RE	2991 1034			
Cinotech	Environmental Team	Dr. Priscilla Choy	The ET Leader	2151 2089	3107 1388
		Mr. KK Chan	Audit Team Leader	2151 2077	
		Mr. Henry Leung	Monitoring Team Leader	2151 2087	
CH2M-IDC	Independent Environmental Checker	Mr. David Yeung	Independent Environmental Checker	2872 2934	2507 2293
		Mr. Billy Yu	Assistant Independent Environmental Checker	2872 2949	
Acciona	Contractor	Mr. Rafael Rubio	Project Director	2956 3300	2956 3331
		Mr. Lawrence Kwok	QA/E Manager		
24-hour Emergency Hotline				2370 9200	-

1.13 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 4 of this report.

1.14 This report presents the environmental monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely dust and noise levels and audit works for the Project in December 2005.

## 2. AIR QUALITY

### Monitoring Requirements

- 2.1 Monitoring of 1-hour and 24-hour TSP was conducted to monitor the air quality. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

### Monitoring Locations

- 2.2 One designated monitoring station, AM2 was selected for impact dust monitoring for the Project. **Table 2.1** describes the air quality monitoring location, which is also depicted in **Figures 1**.

**Table 2.1 Locations for Air Quality Monitoring**

Monitoring Station	Description	Location
AM2	Lai Chi Kok Park Sports Centre	Rooftop

### Monitoring Equipment

- 2.3 **Table 2.2** summarizes the equipment used for the air quality monitoring. Copies of calibration certificates are attached in **Appendix B**.

**Table 2.2 Air Quality Monitoring Equipment**

Equipment	Model and Make	Quantity
Calibrator	GMW25; S/N: 1536	1
HVS Sampler	Graseby GMW Model GS2310 High Volume TSP Sampler and associated equipment and shelter	1

### Monitoring Parameters, Frequency and Duration

- 2.4 **Table 2.3** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting period is shown in **Appendix C**.

**Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration**

Parameters	Frequency
1-hr TSP	Three times / 6 days
24-hr TSP	Once / 6 days

---

## Monitoring Methodology and QA/QC Procedure

### Instrumentation

- 2.5 Graseby GMW Model GS2310 TSP High Volume Sampler (HVS) was employed for 1-hour & 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in Sections 2.2 to 2.4 of the EM&A Manual (1999).

### Operating/Analytical Procedures

- 2.6 Operating/analytical procedures for the operation of HVS were as follows:
- A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
  - No two samplers were placed less than 2 meters apart.
  - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
  - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
  - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
  - No furnaces or incineration flues were nearby.
  - Airflow around the sampler was unrestricted.
  - The sampler was more than 20 meters from the drip line.
  - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.7 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m<sup>3</sup>/min. and 1.4 m<sup>3</sup>/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.8 For TSP sampling, fiberglass filters (G810) were used.
- 2.9 The power supply was checked to ensure the sampler worked properly.
- 2.10 On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.11 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.12 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.

- 2.13 The shelter lid was closed and secured with the aluminum strip.
- 2.14 The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.15 After sampling, the filter was removed and sent to the laboratory for weighing. The elapsed time was also recorded.
- 2.16 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than  $\pm 3^\circ\text{C}$ ; the relative humidity (RH) should be  $< 50\%$  and not vary by more than  $\pm 5\%$ . A convenient working RH is 40%.

#### Maintenance/Calibration

- 2.17 The following maintenance/calibration was required for the HVS:
- The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
  - High volume samplers were calibrated at bi-monthly intervals using GMW-25 Calibration Kit throughout all stages of the air quality monitoring.

#### **Results and Observations**

- 2.18 All TSP monitoring was conducted as scheduled in this reporting month.
- 2.19 No Action/Limit Level exceedance was recorded for both 1-hr and 24-hr TSP monitoring.
- 2.20 Wind data monitoring equipment has been installed in Shatin Heights for logging wind speed and wind direction. These wind data for the reporting month is summarized in **Appendix D**.
- 2.21 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E** and **F**, respectively.

### 3. NOISE

#### Monitoring Requirements

- 3.1 Monitoring and audit of construction noise levels is required to be conducted, in accordance with the EM&A Manual, to ensure that any unacceptable noise impacts could be readily detected and timely and appropriate action be undertaken to rectify the situation.
- 3.2 The construction noise levels shall be measured in terms of the A-weighted equivalent continuous sound pressure level (Leq). Leq (30min) shall be used as the monitoring parameter for the time period between 0700-1900 hours on normal weekdays. For all other time periods, Leq (5min) shall be employed for comparison with the Noise Control Ordinance (NCO) criteria. As supplementary information for data auditing, statistical results such as  $L_{10}$  and  $L_{90}$  shall also be obtained for reference.
- 3.3 Four designated noise monitoring stations, namely NM4, NM8a, NM8b and NM9 were selected for impact monitoring. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

#### Monitoring Locations

- 3.4 Noise monitoring was conducted at five designated monitoring stations as summarized in **Table 3.1**. **Figures 1** show the locations of these stations.

**Table 3.1** Noise Monitoring Stations

Stations*	Description	Location
NM4	Mei Foo Sun Chuen, Phase 5	Rooftop of Block 9
NM8a	Nob Hill	M/F of Car Park
NM8b	Nob Hill	3/F of Car Park
NM9	Hoi Lai Estate	G/F of Hoi Fai House

- (1) Renovation work was undertaken at the Lai Chi Kok Reception Centre (NM2) and the centre was found vacated. The noise monitoring was suspended since December 2004. Approval for the change of EM&A Programme was granted by EPD on 30<sup>th</sup> December 2004.
- (2) The Lai Chi Kok Hospital (NM3) was also found vacated and noise monitoring has been suspended since January 2005, as approved by EPD on 15<sup>th</sup> March 2005.

- 3.5 Stations NM8a and NM8b were installed at Nob Hill in May 2004. Station NM8b is located at 3/F of the car park of Nob Hill, which is strongly influenced by traffic noise from Ching Cheung Road. The measurement at this station is for reference purpose, but not for compliance check of construction noise. The measured noise level at Station NM8a, which is located at M/F of car park and closer to the construction site, acts as an indicator of the construction noise. Since the domestic premises are located above 5/F, noise assessment would be performed to assess the level of nuisance resulting from the construction noise at the domestic premises whenever the measured noise level at NM8a exceeds the noise limit level.

- 3.6 A new housing estate, Hoi Lai Estate, became one of the noise sensitive receivers close to the Project site. As recommended by the Regional (West) Office of EPD, noise monitoring at this location (Station NM9) was newly included in the EM&A programme. Approval for the change of EM&A programme was granted by EPD on 30<sup>th</sup> December 2004.

### Monitoring Equipment

- 3.7 **Table 3.2** summarizes the noise monitoring equipment model being used. Copies of calibration certificates are attached in **Appendix B**.

**Table 3.2 Noise Monitoring Equipment**

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	B&K Model 2238	5
Calibrator	B&K 4231	2
Wind Speed Anemometer	RS232 Integral Vane Digital Anemometer	1

### Monitoring Parameters, Frequency and Duration

- 3.8 **Table 3.3** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix C**.

**Table 3.3 Noise Monitoring Parameters, Frequency and Duration**

Stations	Parameter	Period	Frequency	Measurement
NM4	L <sub>10</sub> (30 min.)dB(A) L <sub>90</sub> (30 min.)dB(A) L <sub>eq</sub> (30 min.)dB(A)	0700-1900 hrs. on weekdays	Once per week	Façade
NM8a				Façade
NM8b				Façade
NM9				Façade

### Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was generally set on a tripod at a height of 1.2 m above the ground, depending to the actual monitoring condition.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
  - frequency weighting : A
  - time weighting : Fast
  - time measurement : 30 minutes / 5 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.

- At the end of the monitoring period, the  $L_{eq}$ ,  $L_{90}$  and  $L_{10}$  were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

### **Maintenance and Calibration**

- 3.9 The microphone head of the sound level meter and calibrator was cleaned with soft cloth regularly.
- 3.10 The meters were sent to the supplier to check and calibrate on a yearly interval.

### **Results and Observations**

- 3.11 Noise monitoring was performed at the four designated locations as scheduled in this reporting month.
- 3.12 All the Construction Noise Levels (CNLs) reported in this report, except those collected at Stations NM8a, NM8b and NM9, were adjusted with the corresponding baseline level (i.e. Measured  $L_{eq}$  – Baseline  $L_{eq}$  = Measured CNL), in order to facilitate the interpretation of the noise exceedance.
- 3.13 Noise monitoring results and graphical presentations are shown in **Appendix G**.
- 3.14 No noise Action / Limit Level exceedance was recorded in the reporting month.
- 3.15 At Stations NM4, NM8a and NM8b, the major noise source identified during the monitoring exercises was mainly the road traffic noise.
- 3.16 At Station NM9, construction noise from the Project and occasionally the traffic noise were identified as the major noise source during monitoring.

#### 4. ENVIRONMENTAL AUDIT

##### Site Audits

- 4.1 Site audits were carried out by ET on weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 4.2 Site audits were conducted on 6, 14, 22 and 29 December 2005 by ET. The audit session on 6 December 2005 was conducted with the representatives of HyD, IEC, ER, the Contractor and ET.

##### Review of Environmental Monitoring Procedures

- 4.3 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

###### *Air Quality Monitoring*

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

###### *Noise Monitoring*

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

##### Status of Environmental Licensing and Permitting

- 4.4 All permits/licenses obtained for the Project are summarized in **Table 4.1**. Five new CNPs were issued to the Project in the reporting month.

##### Implementation Status of Environmental Mitigation Measures

- 4.5 According to the Environmental Permit and the EM&A Manuals, the mitigation measures detailed in the documents are required to be implemented. An updated summary of the EMIS is provided in **Appendix K**.



**Table 4.1 Summary of Environmental Licensing and Permit Status**

Permit No.	Valid Period		Details	Status
	From	To		
<b>Environmental Permit (EP)</b>				
EP-103/2001/C	22/7/05	N/A	<u>Construction and operation of</u> (a) All civil works (including highways, traffic, geotechnical, drainage, structural, architectural and landscaping works) for the Lai Chi Kok Viaduct, the interchange with Ching Cheung Road, the main road within Butterfly Valley and the Eagle's Nest Tunnel; (b) All E&M works (including ventilation, Traffic Control & Surveillance System (TCSS), toll collection system and lighting) for the whole Route 9 between Cheung Sha Wan and Sha Tin; (c) The permanent slope works above the northern portal of the Eagle's Nest Tunnel; (d) The architectural works (including fitting out and furnishings) of the portal buildings of the Sha Tin Heights Tunnel.	Valid
<b>Registration of Chemical Waste Producer</b>				
WPN 5213-261-N2413-04	17/11/03	N/A	N/A	Valid
<b>Water Discharge Licence</b>				
EP482/260/251/1	05/12/03	31/12/08	Discharge of industrial trade effluent arising from the construction site at Route 9 – Lai Po Road Section of Lai Chi Kok Viaduct (Contract HY/2003/01).	Valid
EP482/260/251/2	15/12/03	31/12/08	Discharge of industrial trade effluent arising from the construction site at Route 9 – Lai Chi Kok Viaduct excluding Lai Po Road Section.	Valid
<b>Construction Noise Permit (CNP)</b>				
GW-RW0501-05	03/08/05	02/02/06	<i>Location:</i> Hing Wah Street West (Jetty Area) <i>Time Period:</i> Whole day of general holidays (including Sundays) and any other days between 1900-0700 hours on next day	Valid
GW-RW0519-05	13/08/05	12/02/06	<i>Location:</i> Butterfly Valley Road near LCK Reception Center <i>Time Period:</i> Whole day of general holidays (including Sundays) and any other days between 1900-0700 hours on next day	Valid
GW-RW0535-05	17/08/05	15/02/06	<i>Location:</i> Butterfly Valley Road and Kom Tsun Street <i>Time Period:</i> Any day not being a general holiday between 2100-0700 hours	Valid
GW-RW0563-05	02/09/05	01/03/06	<i>Location:</i> Ching Cheung Road near Mei Foo Sun Chuen <i>Time Period:</i> General holidays (including Sundays) between 0700-2300 hours and any other days between 1900-2300 hours	Valid
GW-RW0624-05	30/09/05	29/03/06	<i>Location:</i> Lai Wan Road <i>Time Period:</i> Any day not being a general holiday between 2100-0700 hours	Valid

Permit No.	Valid Period		Details	Status
	From	To		
GW-RW0648-05	07/10/05	06/04/06	<i>Location:</i> Junction of Ching Cheung Road and Castle Peak Road <i>Time Period:</i> General holidays (including Sundays) between 0700-2300 hrs and any other days between 1900-2300 hrs	Valid
GW-RW0662-05	17/10/05	16/03/06	<i>Location:</i> Junction of Ching Cheung Road and Castle Peak Road <i>Time Period:</i> Any day not being a general holiday between 2100-0700 hours	Valid
GW-RW0674-05	23/10/05	19/02/06	<i>Location:</i> Butterfly Valley near LCK Reception Centre <i>Time Period:</i> Whole day of general holidays (including Sundays) and any other days between 1900-0700 hours on next day	Valid
GW-RW0699-05	7/11/05	5/5/06	<i>Location:</i> Lai Po Road near West Kowloon Highway <i>Time Period:</i> Any day not being a general holiday between 2100-0700 hours	Valid
GW-RW0716-05	9/11/05	31/3/06	<i>Location:</i> Kwai Chung Road and Butterfly Valley Road <i>Time Period:</i> Whole day of general holidays (including Sundays) and any other days between 1900-0700 hours on next day	Valid
GW-RW0738-05	15/11/05	14/05/06	<i>Location:</i> Lai Po Road near Hoi Lai Estate <i>Time Period:</i> General holidays (including Sundays) between 0700-2300 hrs and any other days between 1900-2300 hrs	Valid
GW-RW0739-05	19/11/05	31/03/06	<i>Location:</i> Yuet Lun Street, Kwai Chung Road & Butterfly Valley Road <i>Time Period:</i> Any day not being a general holiday between 2100-0700 hours	Valid
GW-RW0740-05	16/11/05	14/05/06	<i>Location:</i> Lai Po Road near Yuet Lun Street <i>Time Period:</i> Whole day of general holidays (including Sundays) and any other days between 1900-0700 hours on next day	Valid
GW-RW0745-05	18/11/05	17/05/06	<i>Location:</i> Ching Cheung Road near LCK Swimming Pool <i>Time Period:</i> Whole day of general holidays (including Sundays) and any other days between 1900-0700 hours on next day	Valid
GW-RW0757-05	23/11/05	31/03/06	<i>Location:</i> Ching Cheung Road near LCK Power Substation <i>Time Period:</i> Whole day of general holidays (including Sundays) and any other days between 1900-0700 hours on next day	Valid
GW-RW0825-05	20/12/05	19/05/06	<i>Location:</i> Butterfly Valley <i>Time Period:</i> General holidays (including Sundays) between 0000-2400 hrs from 20/12/05 to 9/1/06, general holidays (including Sundays) between 0000-2300 hrs from 10/1/06 to 19/5/06, any other days between 1900-0700 hrs on next day	Valid

4.6 During site inspections in the reporting month, no non-conformance was identified. The observations and recommendations are summarized in **Table 4.2**.

**Table 4.2 Observations and Recommendations of Site Audits**

Parameters	Date	Observations and Recommendations	Follow-up
<i>Air Quality</i>	06-Dec-05	Uncovered stockpiles were observed at S4 and S1. The Contractor was reminded to cover the idled stockpiles properly to prevent dust emission.	The situation was found improved / rectified during the audit on 14-Dec-05.
	14-Dec-05	No water spray was applied for the breaking work at R2. The Contractor was reminded to apply water spray for the work to minimize dust emission.	The situation was found improved / rectified during the audit on 22-Dec-05.
<i>Noise</i>	06-Dec-05	No noise emission label was affixed on an air compressor operating at P1R. The Contractor was reminded to provide a valid NEL for the compressor as soon as possible.	The situation was found improved / rectified during the audit on 14-Dec-05.
	22-Dec-05	The noise label of air compressor was found missing at R3. The contractor was reminded to provide a noise label on the air compressor.	The situation was found improved / rectified during the audit on 14-Dec-05.
<i>Chemical Management</i>	06-Dec-05	Oil drums were not placed on bunded area at WMT's workshop. The Contractor was reminded to provide a drip tray for the drum.	The situation was found improved / rectified during the audit on 14-Dec-05.
	29-Dec-05	Oil dripping from drip tray was observed on the bridge at P5L. The contractor was reminded to block the water discharging hold of the drip tray.	The situation was found improved / rectified during the audit on 4-Jan-06.

### Summary of Exceedances

#### 1-hr TSP Monitoring

4.7 No Action/Limit Level exceedance was recorded in the reporting month.

#### 24-hr TSP Monitoring

4.8 No Action/Limit Level exceedance was recorded in the reporting month.

#### Construction Noise Monitoring

4.9 No Action/Limit Level exceedance was recorded in the reporting month.

### **Implementation Status of Event Action Plans**

4.10 The Event Action Plans for air quality and construction noise are presented in **Appendix J**.

### **Summary of Complaint and Prosecution**

4.11 No environmental complaint was received in this reporting month.

4.12 There were 16 environmental complaints and no prosecution received since the commencement of the Project. The Complaint Log is attached in **Appendix M**.

## 5. FUTURE KEY ISSUES

### Key Issues for the Coming Month

5.1 Key issues to be considered in the coming month include:

- Dust generation from stockpiles of dusty materials, exposed slope surfaces, breaking works, excavation works and soil nail installations at CCR-S1, S4 R1 to R3;
- Construction noise from slope works at S1 and excavation works at R2 and R3;
- Nighttime construction noise from segment transportation and segment erection;
- Proper storage of fuel oil and chemical waste.

### Monitoring Schedule for the Next Month

5.2 The tentative monitoring schedule for the next month is shown in **Appendix C**.

### Construction Program for the Next Month

5.3 The major construction activities in coming months include:

- Construction of abutments, pile caps and piers at Slip Roads C and D, Lai Wan Overpass and Main Viaduct;
- Bulk excavation works, buttress wall construction and soil nails installation at slope CCR-S1;
- Bulk excavation works and soil nails installation at slope CCR-S4;
- Bulk excavation works and retaining wall construction at CCR-R1 and LCK-R2;
- Bulk excavation works at CCR-R3;
- Drainage works at Rest Garden area, Hoi Lai Estate, Piers B1 and P5;
- Segment erection by lifting frame at P18 and Slip Road B;
- Segment erection by launching gantry at night at Piers P10 and P15;
- Cast insitu of Slip Roads C and D; and
- Bored piling work at R3.

5.4 The tentative construction program for the Project is provided in **Appendix L**.

## 6. CONCLUSIONS AND RECOMMENDATIONS

### Conclusions

- 6.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.
- 6.2 No exceedance was recorded for the environmental monitoring in the reporting month, except one noise Action Level (complaint) exceedance was recorded.
- 6.3 No environmental complaint was received in the reporting month.

### Recommendations

- 6.4 According to the environmental audit performed in the reporting month, the following recommendations were made:

#### *Dust Impact*

- To ensure water spray is applied for the dust emissive works, such as soil nail installation, loading and unloading of soil materials, rock breaking works.
- To cover soil stockpiles and exposed slope surface by impervious sheets or other means.

#### *Noise Impact*

- To provide temporary noise barriers for noisy activities, such as breaking works near the noise sensitive receivers.
- To employ quiet powered mechanical equipment if possible.
- To ensure compliance of CNP conditions during restricted-hour works.
- To space out noisy equipment and position the equipment as far away as possible from noise sensitive receivers.

#### *Water Impact*

- To review the capacity of de-silting facilities for discharge.
- To keep the sedimentation faculties well maintained and to perform de-silting regularly.

#### *Waste / Chemical Management*

- To avoid accumulation of stagnant water on site.
- To provide proper storage for oil drums on site.
- To check for any accumulation of waste materials or rubbish on site.
- To avoid any discharge or accidental spillage of chemical waste directly from the site.


---

---

## FIGURES

---

---



LEGEND	
	NOISE MONITORING STATIONS
	AIR QUALITY MONITORING STATIONS

Title ROUTE 8 (PREVIOUSLY KNOWN AS ROUTE 9) BETWEEN CHEUNG SHA WAN AND SHA TIN  
CONTRACT HY/2003/01 - LAI CHI KOK VIADUCT

LOCATIONS OF MONITORING STATIONS

Scale	1 : 8000 (A4)	Project No.	MA3024
Date	2005	Figure No.	1





---

---

**APPENDIX A  
ACTION AND LIMIT LEVELS**

---

---

## Appendix A - Action and Limit Levels (LCKV)

### 1-Hour TSP

Location	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AM2	301	500

### 24-Hour TSP

Location	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AM2	177	260

### Construction Noise

Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A)
0700-2300 hrs on holidays & 1900-2300 hrs on all other days		70* dB(A)
2300-0700 hrs of next day		55* dB(A)

(\*) The Area Sensitivity Rating for the noise monitoring stations (NM4, NM8a, NM8b and NM9) is taken as C, according to Table 1 of EPD's Technical Memorandum on Noise from Construction Work other than Percussive Piling.

---

---

**APPENDIX B  
COPIES OF CALIBRATION  
CERTIFICATES**

---

---



# WELLAB LTD.

Unit C, 1/F, Goldlion Holdings Center  
13-15 Yuen Shun Circuit,  
Shatin, Hong Kong.  
Tel: (852) 2898 7388  
Fax: (852) 2898 7076

## TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
1602-1610 Delta House,  
3 On Yiu Street,  
Shatin, N.T.

Test Report No.:	C/05/50503
Date of Issue:	2005-05-03
Date Received:	2005-05-03
Date Tested:	2005-05-03
Date Completed:	2005-05-03

**ATTN:** Mr. Henry Leung

Page: 1 of 1

### Certificate of Calibration

**Item for calibration:**

Description : RS232 Integral Vane Digital Anemometer  
Manufacturer : AZ Instrument  
Model No. : 451104  
Serial No. : 9020746  
Project No. : C13  
Equipment No. : A-03-01

**Test conditions:**

Room Temperature : 21 degree Celsius  
Relative Humidity : 70%  
Pressure : 100.8 kPa

**Methodology:**

The anemometer has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

**Results:**

	Reference Set Point	Instrument Readings
Measuring Air Velocity, m/s	2.00	2.00
Temperature, °C	20.0	20.1

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**



**PATRICK TSE**  
*Operation Manager*

D.0403

**Andersen Instruments, Inc.**  
Orifice Transfer Standard Certification Worksheet

Date: 04/23/2005      Rootsmeter S/N: 9736553      Ta: 22.00 C  
 Operator: RA      Calibrator S/N: 1888A      Pa: 761.0 mm Hg  
 Calibrator Model #: G25A      Placed in service:

Run	Vol. Init. (m3)	Vol. Final (m3)	Δ Vol. (m3)	Δ Time (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1.00	2.00	1.00	1.404	3.08	2.00
2	3.00	4.00	1.00	0.997	6.17	4.00
3	5.00	6.00	1.00	0.889	7.85	5.00
4	7.00	8.00	1.00	0.848	8.59	5.50
5	9.00	10.00	1.00	0.700	12.42	8.00

**Data Tabulation**

Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H (Ta / Pa)}$ (y-axis)
1.007	0.717	1.422	0.996	0.709	0.881
1.003	1.006	2.011	0.992	0.995	1.246
1.000	1.125	2.248	0.990	1.113	1.393
0.999	1.179	2.358	0.989	1.166	1.461
0.994	1.420	2.844	0.984	1.405	1.762
	m =	2.0208		m =	1.2658
	b =	-0.024947		b =	-0.015460
	r =	0.999989		r =	0.999989

**Calculations**

$$Vstd = \Delta Vol \left( \frac{Pa - \Delta P}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)$$

$$Qstd = Vstd / \Delta Time$$

$$Va = \Delta Vol \left( \frac{Pa - \Delta P}{Pa} \right)$$

$$Qa = Va / \Delta Time$$

**For subsequent flow rate calculations:**

$$Qstd = 1 / m \left( \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} \right) - b \right)$$

$$Qa = 1 / m \left( \left( \sqrt{\Delta H (Ta / Pa)} \right) - b \right)$$

**Standard Conditions:**

Tstd: 298.18 °K  
 Pstd: 760 mm Hg

**where:**


ΔH: calibrator manometer reading (in H2O)  
 ΔP: rootsmeter manometer reading (mm Hg)  
 Ta: actual absolute temperature (°K)  
 Pa: actual barometric pressure (mm Hg)  
 b: intercept  
 m: slope

**For additional information consult:**

- The Federal Register, Vol. 47, No.234, pp. 54896-54921, Dec. 6, 1982
- Quality Assurance Handbook, Vol II (EPA 60074-77-277a), Section 2.11
- Andersen Instruments, Inc. Instruction Manual

**Notes:**

- Copies of this calibration are not kept on file.
- EPA recommends calibrators should be recalibrated after one year of use.



\* y-axis equations:

Qstd series: 
$$\sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)}$$

Qa series: 
$$\sqrt{(\Delta H (Ta / Pa))}$$

# WELLAB LTD.

Unit C, 1/F, Goldlion Holdings Center  
13-15 Yuen Shun Circuit,  
Shatin, Hong Kong.  
Tel: (852) 2898 7388  
Fax: (852) 2898 7076

## TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
1602-1610 Delta House,  
3 On Yiu Street,  
Shatin, N.T.

Test Report No.:	C/N/51216/1
Date of Issue:	2005-12-16
Date Received:	2005-12-15
Date Tested:	2005-12-15
Date Completed:	2005-12-16
Next Due Date:	2006-12-15

**ATTN:** Mr. Henry Leung

Page: 1 of 1

### Certificate of Calibration

#### Item for calibration:

Description : Integrating Sound Level Meter  
Manufacturer : Brüel & Kjær  
Model No. : B&K 2238  
Serial No. : 2337665  
Microphone No. : 2289749  
Equipment No. : N-01-01

#### Test conditions:

Room Temperature : 20 degree Celsius  
Relative Humidity : 63%

#### Test Specifications:

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Operation Manager



# WELLAB LTD.

Unit C, 1/F, Goldlion Holdings Center  
13-15 Yuen Shun Circuit,  
Shatin, Hong Kong.  
Tel: (852) 2898 7388  
Fax: (852) 2898 7076

## TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
1602-1610 Delta House,  
3 On Yiu Street,  
Shatin, N.T.

Test Report No.:	C/N/51116/1
Date of Issue:	2005-11-16
Date Received:	2005-11-15
Date Tested:	2005-11-15
Date Completed:	2005-11-16
Next Due Date:	2006-11-15

**ATTN:** Mr. Henry Leung

Page: 1 of 1

### Certificate of Calibration

#### Item for calibration:

Description	: Integrating Sound Level Meter
Manufacturer	: Brüel & Kjær
Model No.	: B&K 2238
Serial No.	: 2337666
Microphone No.	: 2289750
Equipment No.	: N-01-02

#### Test conditions:

Room Temperature	: 20 degree Celsius
Relative Humidity	: 60%

#### Test Specifications:

Performance checking at 94 and 114 dB

#### Methodology:


In-house method, according to manufacturer instruction manual

#### Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**



**PATRICK TSE**

Operation Manager

# WELLAB LTD.

Unit C, 1/F, Goldlion Holdings Center  
13-15 Yuen Shun Circuit,  
Shatin, Hong Kong.  
Tel: (852) 2898 7388  
Fax: (852) 2898 7076

## TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
1602-1610 Delta House,  
3 On Yiu Street,  
Shatin, N.T.

Test Report No.:	C/N/50905-1
Date of Issue:	2005-09-06
Date Received:	2005-09-05
Date Tested:	2005-09-06
Date Completed:	2005-09-06
Next Due Date:	2006-09-05

**ATTN:** Mr. Henry Leung

Page: 1 of 1

### Certificate of Calibration

#### Item for calibration:

Description	: Integrating Sound Level Meter
Manufacturer	: Brüel & Kjær
Model No.	: B&K 2238
Serial No.	: 2359311
Microphone No.	: 2346382
Equipment No.	: N-01-03

#### Test conditions:

Room Temperature	: 22 degree Celsius
Relative Humidity	: 65%

#### Test Specifications:

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

*Patrick*

**PATRICK TSE**  
Laborary Manager

*This test document cannot be reproduced in any way, except in full context, without the prior approval in writing of the laboratory.*

# WELLAB LTD.

Unit C, 1/F, Goldlion Holdings Center  
13-15 Yuen Shun Circuit,  
Shatin, Hong Kong.  
Tel: (852) 2898 7388  
Fax: (852) 2898 7076

## TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
1602-1610 Delta House,  
3 On Yiu Street,  
Shatin, N.T.

Test Report No.:	C/N/50905-2
Date of Issue:	2005-09-06
Date Received:	2005-09-05
Date Tested:	2005-09-05
Date Completed:	2005-09-06
Next Due Date:	2006-09-05

**ATTN:** Mr. Henry Leung

Page: 1 of 1

### Certificate of Calibration

**Item for calibration:**

Description	: Integrating Sound Level Meter
Manufacturer	: Brüel & Kjær
Model No.	: B&K 2238
Serial No.	: 2359303
Equipment No.	: N-01-04

**Test conditions:**

Room Temperature	: 21 degree Celsius
Relative Humidity	: 62%
Pressure	: 1006.5hPa

**Test Specifications:**

Performance checking at 94 and 114 dB

**Methodology:**

In-house method, according to manufacturer instruction manual

**Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

*Patrick*

**PATRICK TSE**  
Operation Manager

*This test document cannot be reproduced in any way, except in full context, without the prior approval in writing of the laboratory.*

# WELLAB LTD.

Unit C, 1/F, Goldlion Holdings Center  
13-15 Yuen Shun Circuit,  
Shatin, Hong Kong.  
Tel: (852) 2898 7388  
Fax: (852) 2898 7076

## TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
1602-1610 Delta House,  
3 On Yiu Street,  
Shatin, N.T.

Test Report No.:	C/N/51015/1
Date of Issue:	2005-10-15
Date Received:	2005-10-13
Date Tested:	2005-10-14
Date Completed:	2005-10-15
Next Due Date:	2006-10-14

**ATTN:** Mr. Henry Leung

Page: 1 of 1

### Certificate of Calibration

#### Item for calibration:

Description	: Integrating Sound Level Meter
Manufacturer	: Brüel & Kjær
Model No.	: B&K 2238
Serial No.	: 2394976
Microphone No.	: 2407349
Equipment No.	: N-01-05

#### Test conditions:

Room Temperature	: 22 degree Celsius
Relative Humidity	: 65%

#### Test Specifications:

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**

*Patrick*

**PATRICK TSE**  
Operation Manager

# WELLAB LTD.

Unit C, 1/F, Goldlion Holdings Center  
13-15 Yuen Shun Circuit,  
Shatin, Hong Kong.  
Tel: (852) 2898 7388  
Fax: (852) 2898 7076

## TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
1602-1610 Delta House,  
3 On Yiu Street,  
Shatin, N.T.

Test Report No.:	C/05/1115-1
Date of Issue:	2005-11-15
Date Received:	2005-11-14
Date Tested:	2005-11-15
Date Completed:	2005-11-15
Next Due Date:	2006-11-14

**ATTN:** Mr. Henry Leung

Page: 1 of 1

### Item for calibration:

Description	: Acoustical Calibrator
Manufacturer	: Brüel & Kjær
Model No.	: 4231
Serial No.	: 2326353
Project No.	: C13
Equipment No.	: N-02-01

### Test conditions:

Room Temperature	: 20 degree Celsius
Relative Humidity	: 65%
Pressure	: 1015.2 hPa

### Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

### Results:

Sound Pressure Level	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

*Patrick*

**PATRICK TSE**  
Operation Manager

# WELLAB LTD.

Unit C, 1/F, Goldlion Holdings Center  
13-15 Yuen Shun Circuit,  
Shatin, Hong Kong.  
Tel: (852) 2898 7388  
Fax: (852) 2898 7076

## TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
1602-1610 Delta House,  
3 On Yiu Street,  
Shatin, N.T.

Test Report No.:	C/05/50305
Date of Issue:	2005-03-05
Date Received:	2005-03-04
Date Tested:	2005-03-05
Date Completed:	2005-03-05

**ATTN:** Mr. Henry Leung

Page: 1 of 1

### Item for calibration:

Description	: Acoustical Calibrator
Manufacturer	: Brüel & Kjær
Model No.	: 4231
Serial No.	: 2343007
Project No.	: C13
Equipment No.	: N-02-02

### Test conditions:

Room Temperature	: 19 degree Celsius
Relative Humidity	: 70%
Pressure	: 1020.1hPa

### Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

### Results:

Sound Pressure Level	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.2 dB

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**



**PATRICK TSE**  
Operation Manager

# WELLAB LTD.

Unit C, 1/F, Goldlion Holdings Center  
13-15 Yuen Shun Circuit,  
Shatin, Hong Kong.  
Tel: (852) 2898 7388  
Fax: (852) 2898 7076

## TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
1602-1610 Delta House,  
3 On Yiu Street,  
Shatin, N.T.

Test Report No.:	C/N/50905-1A
Date of Issue:	2005-09-06
Date Received:	2005-09-05
Date Tested:	2005-09-05
Date Completed:	2005-09-06
Next Due Date:	2006-09-05

**ATTN:** Mr. Henry Leung

Page: 1 of 1

### Item for calibration:

Description	: Acoustical Calibrator
Manufacturer	: Brüel & Kjær
Model No.	: 4231
Serial No.	: 2412367
Equipment No.	: N-02-03

### Test conditions:

Room Temperature	: 21 degree Celsius
Relative Humidity	: 62%
Pressure	: 1006.5hPa

### Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

### Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**

*Patrick*

**PATRICK TSE**  
Operation Manager

---

---

**APPENDIX C  
ENVIRONMENTAL MONITORING AND  
AUDIT SCHEDULE**

---

---



**Environmental Monitoring for Lai Chi Kok Viaduct  
Air Quality and Noise Monitoring Schedule for December 2005**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
27-Nov	28-Nov	29-Nov	30-Nov	1-Dec	2-Dec	3-Dec
				1 hr TSP		24 hrs TSP
4-Dec	5-Dec	6-Dec	7-Dec	8-Dec	9-Dec	10-Dec
	1 hr TSP	1 hr TSP Noise		1 hr TSP	24 hrs TSP	
11-Dec	12-Dec	13-Dec	14-Dec	15-Dec	16-Dec	17-Dec
	1 hr TSP	1 hr TSP Noise		24 hrs TSP	1 hr TSP	
18-Dec	19-Dec	20-Dec	21-Dec	22-Dec	23-Dec	24-Dec
		1 hr TSP	1 hr TSP Noise 24 hrs TSP	1 hr TSP		
25-Dec	26-Dec	27-Dec	28-Dec	29-Dec	30-Dec	31-Dec
			1 hr TSP 24 hrs TSP	1 hr TSP Noise	1 hr TSP	

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

AM2      Lai Chi Kok Sports Centre  
 NM4      Mei Foo Sun Chuen, Phase 5  
 NM8a     M/F of Nob Hill  
 NM8b     3/F of Nob Hill  
 NM9      G/F, Hoi Fai House, Hoi Lai Estate

**Environmental Monitoring for Lai Chi Kok Viaduct  
Tentative Air Quality and Noise Monitoring Schedule for January 2006**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
<b>1-Jan</b>	<b>2-Jan</b>	3-Jan	4-Jan	5-Jan	6-Jan	7-Jan
		1 hr TSP 24 hrs TSP	1 hr TSP Noise		1 hr TSP	
<b>8-Jan</b>	9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan
	24 hrs TSP	1 hr TSP Noise		1 hr TSP	1 hr TSP	24 hrs TSP
<b>15-Jan</b>	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan
	1 hr TSP	1 hr TSP Noise		1 hr TSP	24 hrs TSP	
<b>22-Jan</b>	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan
	1 hr TSP	1 hr TSP Noise		24 hrs TSP	1 hr TSP	
<b>29-Jan</b>	<b>30-Jan</b>	<b>31-Jan</b>	1-Feb	2-Feb	3-Feb	4-Feb

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

AM2      Lai Chi Kok Sports Centre  
 NM4      Mei Foo Sun Chuen, Phase 5  
 NM8a     M/F of Nob Hill  
 NM8b     3/F of Nob Hill  
 NM9      G/F, Hoi Fai House, Hoi Lai Estate

---

---

**APPENDIX D**  
**WIND DATA**

---

---

## Appendix D - Wind Data

Date	Time	Wind Speed m/s	Direction
1-Dec-2005	0:00	3.1	WSW
1-Dec-2005	1:00	3.1	WSW
1-Dec-2005	2:00	1.8	WSW
1-Dec-2005	3:00	2.7	W
1-Dec-2005	4:00	2.7	SW
1-Dec-2005	5:00	2.2	WSW
1-Dec-2005	6:00	1.8	SW
1-Dec-2005	7:00	1.3	SW
1-Dec-2005	8:00	2.2	SSW
1-Dec-2005	9:00	2.7	SW
1-Dec-2005	10:00	1.8	WNW
1-Dec-2005	11:00	3.6	W
1-Dec-2005	12:00	3.1	WNW
1-Dec-2005	13:00	3.6	W
1-Dec-2005	14:00	3.6	W
1-Dec-2005	15:00	2.7	W
1-Dec-2005	16:00	4	W
1-Dec-2005	17:00	3.6	WNW
1-Dec-2005	18:00	2.7	WNW
1-Dec-2005	19:00	1.3	WNW
1-Dec-2005	20:00	0.4	SW
1-Dec-2005	21:00	1.8	SSW
1-Dec-2005	22:00	1.3	SW
1-Dec-2005	23:00	1.8	SW
2-Dec-2005	0:00	1.8	SW
2-Dec-2005	1:00	1.3	SW
2-Dec-2005	2:00	1.8	SW
2-Dec-2005	3:00	1.3	SSW
2-Dec-2005	4:00	0.9	SSW
2-Dec-2005	5:00	0	SSW
2-Dec-2005	6:00	0	---
2-Dec-2005	7:00	0	---
2-Dec-2005	8:00	0	SSW
2-Dec-2005	9:00	0	SW
2-Dec-2005	10:00	0.4	WNW
2-Dec-2005	11:00	2.2	WNW
2-Dec-2005	12:00	2.2	W
2-Dec-2005	13:00	1.8	W
2-Dec-2005	14:00	1.8	WNW
2-Dec-2005	15:00	2.2	W
2-Dec-2005	16:00	1.3	SSW
2-Dec-2005	17:00	1.3	WSW
2-Dec-2005	18:00	0.4	S
2-Dec-2005	19:00	0	E
2-Dec-2005	20:00	0	---
2-Dec-2005	21:00	0.4	SSW
2-Dec-2005	22:00	0.4	SSW
2-Dec-2005	23:00	0.9	WNW
3-Dec-2005	0:00	2.2	SW
3-Dec-2005	1:00	3.6	WNW
3-Dec-2005	2:00	3.1	WSW
3-Dec-2005	3:00	2.7	WSW
3-Dec-2005	4:00	3.6	W
3-Dec-2005	5:00	4.5	WSW

## Appendix D - Wind Data

Date	Time	Wind Speed m/s	Direction
3-Dec-2005	6:00	3.1	W
3-Dec-2005	7:00	3.6	W
3-Dec-2005	8:00	2.7	SW
3-Dec-2005	9:00	2.7	WNW
3-Dec-2005	10:00	2.2	WSW
3-Dec-2005	11:00	1.8	WSW
3-Dec-2005	12:00	0.9	WNW
3-Dec-2005	13:00	0.9	W
3-Dec-2005	14:00	1.3	NW
3-Dec-2005	15:00	3.1	N
3-Dec-2005	16:00	2.7	NNE
3-Dec-2005	17:00	1.3	N
3-Dec-2005	18:00	0.4	NNE
3-Dec-2005	19:00	0.4	NNE
3-Dec-2005	20:00	0	ENE
3-Dec-2005	21:00	0	---
3-Dec-2005	22:00	0	SSW
3-Dec-2005	23:00	0.4	WSW
4-Dec-2005	0:00	1.3	SW
4-Dec-2005	1:00	3.1	WSW
4-Dec-2005	2:00	5.4	WNW
4-Dec-2005	3:00	4.5	WSW
4-Dec-2005	4:00	4	W
4-Dec-2005	5:00	3.6	WSW
4-Dec-2005	6:00	3.1	WSW
4-Dec-2005	7:00	3.6	WSW
4-Dec-2005	8:00	4.5	WSW
4-Dec-2005	9:00	5.4	WSW
4-Dec-2005	10:00	6.7	WNW
4-Dec-2005	11:00	4.9	WNW
4-Dec-2005	12:00	7.2	WNW
4-Dec-2005	13:00	6.3	WNW
4-Dec-2005	14:00	5.8	WNW
4-Dec-2005	15:00	4	WNW
4-Dec-2005	16:00	3.6	WSW
4-Dec-2005	17:00	3.1	SW
4-Dec-2005	18:00	2.2	SW
4-Dec-2005	19:00	1.3	S
4-Dec-2005	20:00	1.3	S
4-Dec-2005	21:00	1.8	SSW
4-Dec-2005	22:00	1.8	WNW
4-Dec-2005	23:00	2.2	WNW
5-Dec-2005	0:00	2.2	SW
5-Dec-2005	1:00	2.7	WSW
5-Dec-2005	2:00	3.1	WSW
5-Dec-2005	3:00	4.5	WNW
5-Dec-2005	4:00	5.4	WNW
5-Dec-2005	5:00	4.9	WNW
5-Dec-2005	6:00	4	W
5-Dec-2005	7:00	4	W
5-Dec-2005	8:00	4.5	WNW
5-Dec-2005	9:00	4	WNW
5-Dec-2005	10:00	4.5	WNW
5-Dec-2005	11:00	4	W

## Appendix D - Wind Data

Date	Time	Wind Speed m/s	Direction
5-Dec-2005	12:00	4.9	WNW
5-Dec-2005	13:00	3.1	W
5-Dec-2005	14:00	3.1	WSW
5-Dec-2005	15:00	3.1	W
5-Dec-2005	16:00	3.1	WSW
5-Dec-2005	17:00	2.7	SW
5-Dec-2005	18:00	2.7	SW
5-Dec-2005	19:00	2.7	SW
5-Dec-2005	20:00	2.7	WSW
5-Dec-2005	21:00	2.7	SW
5-Dec-2005	22:00	2.7	SW
5-Dec-2005	23:00	3.1	SW
6-Dec-2005	0:00	2.7	SW
6-Dec-2005	1:00	3.1	WSW
6-Dec-2005	2:00	2.7	WSW
6-Dec-2005	3:00	2.2	WSW
6-Dec-2005	4:00	3.6	WSW
6-Dec-2005	5:00	3.6	WSW
6-Dec-2005	6:00	3.6	SW
6-Dec-2005	7:00	3.1	WSW
6-Dec-2005	8:00	3.6	SW
6-Dec-2005	9:00	3.1	WSW
6-Dec-2005	10:00	2.7	SW
6-Dec-2005	11:00	3.1	W
6-Dec-2005	12:00	3.1	WNW
6-Dec-2005	13:00	2.7	WNW
6-Dec-2005	14:00	2.7	WNW
6-Dec-2005	15:00	4	WNW
6-Dec-2005	16:00	1.8	WSW
6-Dec-2005	17:00	1.3	WSW
6-Dec-2005	18:00	3.6	WNW
6-Dec-2005	19:00	3.6	WNW
6-Dec-2005	20:00	3.1	WNW
6-Dec-2005	21:00	3.1	W
6-Dec-2005	22:00	2.7	WSW
6-Dec-2005	23:00	2.7	WSW
7-Dec-2005	0:00	2.7	SW
7-Dec-2005	1:00	2.7	WSW
7-Dec-2005	2:00	1.8	WNW
7-Dec-2005	3:00	2.2	WSW
7-Dec-2005	4:00	3.1	WNW
7-Dec-2005	5:00	2.7	WNW
7-Dec-2005	6:00	3.1	WNW
7-Dec-2005	7:00	3.6	WNW
7-Dec-2005	8:00	2.7	WNW
7-Dec-2005	9:00	3.1	WNW
7-Dec-2005	10:00	2.7	W
7-Dec-2005	11:00	2.2	W
7-Dec-2005	12:00	2.7	WSW
7-Dec-2005	13:00	4	WNW
7-Dec-2005	14:00	2.2	WNW
7-Dec-2005	15:00	3.1	WNW
7-Dec-2005	16:00	3.1	WNW
7-Dec-2005	17:00	1.3	WNW

## Appendix D - Wind Data

Date	Time	Wind Speed m/s	Direction
7-Dec-2005	18:00	2.2	WNW
7-Dec-2005	19:00	2.2	WSW
7-Dec-2005	20:00	1.8	WSW
7-Dec-2005	21:00	1.3	WNW
7-Dec-2005	22:00	1.3	WSW
7-Dec-2005	23:00	1.8	WSW
8-Dec-2005	0:00	0.9	WSW
8-Dec-2005	1:00	0.4	W
8-Dec-2005	2:00	0	SW
8-Dec-2005	3:00	0.4	WNW
8-Dec-2005	4:00	1.8	WSW
8-Dec-2005	5:00	1.8	WNW
8-Dec-2005	6:00	3.1	WNW
8-Dec-2005	7:00	1.8	WNW
8-Dec-2005	8:00	2.2	WNW
8-Dec-2005	9:00	3.1	WNW
8-Dec-2005	10:00	2.2	WNW
8-Dec-2005	11:00	4	WNW
8-Dec-2005	12:00	3.1	WNW
8-Dec-2005	13:00	2.7	WNW
8-Dec-2005	14:00	2.7	W
8-Dec-2005	15:00	2.2	WNW
8-Dec-2005	16:00	1.8	WNW
8-Dec-2005	17:00	1.8	WNW
8-Dec-2005	18:00	1.3	W
8-Dec-2005	19:00	0.9	W
8-Dec-2005	20:00	0	WNW
8-Dec-2005	21:00	0	---
8-Dec-2005	22:00	0.4	WNW
8-Dec-2005	23:00	2.7	WNW
9-Dec-2005	0:00	4	W
9-Dec-2005	1:00	4	WNW
9-Dec-2005	2:00	4.5	WNW
9-Dec-2005	3:00	4	WSW
9-Dec-2005	4:00	3.1	W
9-Dec-2005	5:00	2.2	WSW
9-Dec-2005	6:00	1.8	SW
9-Dec-2005	7:00	1.8	SW
9-Dec-2005	8:00	0.4	SSW
9-Dec-2005	9:00	1.3	WNW
9-Dec-2005	10:00	3.1	WNW
9-Dec-2005	11:00	1.8	WNW
9-Dec-2005	12:00	2.2	WNW
9-Dec-2005	13:00	1.8	WNW
9-Dec-2005	14:00	3.1	WNW
9-Dec-2005	15:00	2.2	WNW
9-Dec-2005	16:00	1.3	WNW
9-Dec-2005	17:00	1.8	WNW
9-Dec-2005	18:00	1.3	W
9-Dec-2005	19:00	0.9	W
9-Dec-2005	20:00	1.3	W
9-Dec-2005	21:00	2.2	WNW
9-Dec-2005	22:00	3.6	W
9-Dec-2005	23:00	3.1	WNW

## Appendix D - Wind Data

Date	Time	Wind Speed m/s	Direction
10-Dec-2005	0:00	2.2	W
10-Dec-2005	1:00	2.7	W
10-Dec-2005	2:00	3.1	W
10-Dec-2005	3:00	3.1	WNW
10-Dec-2005	4:00	2.2	WNW
10-Dec-2005	5:00	1.8	W
10-Dec-2005	6:00	2.2	WNW
10-Dec-2005	7:00	1.3	WNW
10-Dec-2005	8:00	1.8	SW
10-Dec-2005	9:00	1.3	W
10-Dec-2005	10:00	2.2	W
10-Dec-2005	11:00	2.7	WNW
10-Dec-2005	12:00	2.7	WNW
10-Dec-2005	13:00	2.2	WNW
10-Dec-2005	14:00	1.8	WNW
10-Dec-2005	15:00	2.2	WNW
10-Dec-2005	16:00	1.8	WNW
10-Dec-2005	17:00	1.3	W
10-Dec-2005	18:00	0.4	SSW
10-Dec-2005	19:00	0	---
10-Dec-2005	20:00	0	SSW
10-Dec-2005	21:00	0	SSW
10-Dec-2005	22:00	0.4	SSW
10-Dec-2005	23:00	0.4	SSW
11-Dec-2005	0:00	0	SSW
11-Dec-2005	1:00	0	SSW
11-Dec-2005	2:00	0	SSW
11-Dec-2005	3:00	0	SSW
11-Dec-2005	4:00	0.4	SSW
11-Dec-2005	5:00	0.9	SSW
11-Dec-2005	6:00	2.7	W
11-Dec-2005	7:00	2.7	WSW
11-Dec-2005	8:00	3.6	WSW
11-Dec-2005	9:00	4	WNW
11-Dec-2005	10:00	5.4	WNW
11-Dec-2005	11:00	5.8	WNW
11-Dec-2005	12:00	4.5	WSW
11-Dec-2005	13:00	4.5	WSW
11-Dec-2005	14:00	5.8	WNW
11-Dec-2005	15:00	3.6	WSW
11-Dec-2005	16:00	3.1	WSW
11-Dec-2005	17:00	3.6	WSW
11-Dec-2005	18:00	1.8	WSW
11-Dec-2005	19:00	1.3	WSW
11-Dec-2005	20:00	1.8	SW
11-Dec-2005	21:00	2.7	WSW
11-Dec-2005	22:00	2.2	WSW
11-Dec-2005	23:00	2.7	WSW
12-Dec-2005	0:00	3.1	WSW
12-Dec-2005	1:00	2.7	WSW
12-Dec-2005	2:00	1.8	WSW
12-Dec-2005	3:00	2.7	SW
12-Dec-2005	4:00	2.7	WSW
12-Dec-2005	5:00	3.1	SW



## Appendix D - Wind Data

Date	Time	Wind Speed m/s	Direction
12-Dec-2005	6:00	3.6	SW
12-Dec-2005	7:00	4	WSW
12-Dec-2005	8:00	4	WSW
12-Dec-2005	9:00	4.9	WNW
12-Dec-2005	10:00	5.4	WNW
12-Dec-2005	11:00	4.9	WNW
12-Dec-2005	12:00	5.8	WNW
12-Dec-2005	13:00	5.8	WNW
12-Dec-2005	14:00	4.9	WNW
12-Dec-2005	15:00	4	WNW
12-Dec-2005	16:00	3.1	WSW
12-Dec-2005	17:00	2.2	WSW
12-Dec-2005	18:00	0.9	S
12-Dec-2005	19:00	0.4	S
12-Dec-2005	20:00	0.4	SSE
12-Dec-2005	21:00	0.9	S
12-Dec-2005	22:00	1.3	SSW
12-Dec-2005	23:00	2.7	WSW
13-Dec-2005	0:00	3.1	WSW
13-Dec-2005	1:00	2.7	WNW
13-Dec-2005	2:00	1.8	WSW
13-Dec-2005	3:00	1.8	WSW
13-Dec-2005	4:00	1.3	WSW
13-Dec-2005	5:00	2.2	WSW
13-Dec-2005	6:00	1.8	WSW
13-Dec-2005	7:00	2.2	WSW
13-Dec-2005	8:00	3.1	WSW
13-Dec-2005	9:00	3.6	WNW
13-Dec-2005	10:00	3.1	WSW
13-Dec-2005	11:00	4	WNW
13-Dec-2005	12:00	2.7	WSW
13-Dec-2005	13:00	2.7	WSW
13-Dec-2005	14:00	3.1	WNW
13-Dec-2005	15:00	3.6	WNW
13-Dec-2005	16:00	2.7	WNW
13-Dec-2005	17:00	2.7	W
13-Dec-2005	18:00	2.7	WNW
13-Dec-2005	19:00	1.8	SW
13-Dec-2005	20:00	2.2	SW
13-Dec-2005	21:00	2.7	SW
13-Dec-2005	22:00	2.7	WSW
13-Dec-2005	23:00	2.2	WSW
14-Dec-2005	0:00	2.7	WSW
14-Dec-2005	1:00	2.7	SW
14-Dec-2005	2:00	4	WNW
14-Dec-2005	3:00	3.6	WNW
14-Dec-2005	4:00	4	W
14-Dec-2005	5:00	4.5	WSW
14-Dec-2005	6:00	4.5	SW
14-Dec-2005	7:00	4.5	WSW
14-Dec-2005	8:00	4.5	WNW
14-Dec-2005	9:00	4.5	WNW
14-Dec-2005	10:00	6.3	WNW
14-Dec-2005	11:00	5.4	WNW

## Appendix D - Wind Data

Date	Time	Wind Speed m/s	Direction
14-Dec-2005	12:00	5.8	WNW
14-Dec-2005	13:00	5.4	WNW
14-Dec-2005	14:00	4.5	WNW
14-Dec-2005	15:00	4	W
14-Dec-2005	16:00	4.5	WNW
14-Dec-2005	17:00	4.5	WSW
14-Dec-2005	18:00	3.6	SW
14-Dec-2005	19:00	4	WSW
14-Dec-2005	20:00	4.9	WSW
14-Dec-2005	21:00	4	SW
14-Dec-2005	22:00	4.5	WSW
14-Dec-2005	23:00	4	WSW
15-Dec-2005	0:00	3.6	W
15-Dec-2005	1:00	4.5	WSW
15-Dec-2005	2:00	4	WSW
15-Dec-2005	3:00	4	WSW
15-Dec-2005	4:00	4	WSW
15-Dec-2005	5:00	4.9	WSW
15-Dec-2005	6:00	4.5	WSW
15-Dec-2005	7:00	4	W
15-Dec-2005	8:00	4.9	WSW
15-Dec-2005	9:00	6.3	WNW
15-Dec-2005	10:00	7.2	WNW
15-Dec-2005	11:00	8	WNW
15-Dec-2005	12:00	8	WNW
15-Dec-2005	13:00	7.2	WNW
15-Dec-2005	14:00	6.3	WNW
15-Dec-2005	15:00	5.4	WNW
15-Dec-2005	16:00	4.9	WNW
15-Dec-2005	17:00	2.2	WSW
15-Dec-2005	18:00	2.2	SW
15-Dec-2005	19:00	2.2	SW
15-Dec-2005	20:00	2.2	SSW
15-Dec-2005	21:00	1.8	SW
15-Dec-2005	22:00	2.7	WSW
15-Dec-2005	23:00	4	WNW
16-Dec-2005	0:00	4	WNW
16-Dec-2005	1:00	4.5	WNW
16-Dec-2005	2:00	4	WNW
16-Dec-2005	3:00	2.7	WSW
16-Dec-2005	4:00	2.7	SW
16-Dec-2005	5:00	2.7	WSW
16-Dec-2005	6:00	2.7	WSW
16-Dec-2005	7:00	2.2	SW
16-Dec-2005	8:00	1.8	WSW
16-Dec-2005	9:00	3.1	WNW
16-Dec-2005	10:00	1.8	WNW
16-Dec-2005	11:00	3.1	WNW
16-Dec-2005	12:00	3.6	WNW
16-Dec-2005	13:00	4.5	WNW
16-Dec-2005	14:00	2.2	NW
16-Dec-2005	15:00	3.1	W
16-Dec-2005	16:00	2.7	WNW
16-Dec-2005	17:00	0.9	WNW

## Appendix D - Wind Data

Date	Time	Wind Speed m/s	Direction
16-Dec-2005	18:00	0.4	NNE
16-Dec-2005	19:00	0.4	SW
16-Dec-2005	20:00	1.3	W
16-Dec-2005	21:00	0.4	W
16-Dec-2005	22:00	0.4	WNW
16-Dec-2005	23:00	0	WNW
17-Dec-2005	0:00	0	SSW
17-Dec-2005	1:00	1.3	SSW
17-Dec-2005	2:00	1.3	SSW
17-Dec-2005	3:00	2.2	SW
17-Dec-2005	4:00	2.7	WNW
17-Dec-2005	5:00	1.8	SW
17-Dec-2005	6:00	1.8	WSW
17-Dec-2005	7:00	2.2	WSW
17-Dec-2005	8:00	1.8	WSW
17-Dec-2005	9:00	4.5	WNW
17-Dec-2005	10:00	6.7	WNW
17-Dec-2005	11:00	6.7	WNW
17-Dec-2005	12:00	6.3	WNW
17-Dec-2005	13:00	5.8	WNW
17-Dec-2005	14:00	5.8	WNW
17-Dec-2005	15:00	5.4	WNW
17-Dec-2005	16:00	3.6	W
17-Dec-2005	17:00	2.7	WSW
17-Dec-2005	18:00	2.2	SW
17-Dec-2005	19:00	3.1	SW
17-Dec-2005	20:00	3.1	SW
17-Dec-2005	21:00	4	WSW
17-Dec-2005	22:00	4.5	SW
17-Dec-2005	23:00	5.8	WSW
18-Dec-2005	0:00	4.9	WSW
18-Dec-2005	1:00	4.9	SW
18-Dec-2005	2:00	4.5	WSW
18-Dec-2005	3:00	4.5	WSW
18-Dec-2005	4:00	4	WSW
18-Dec-2005	5:00	4	WSW
18-Dec-2005	6:00	3.6	WSW
18-Dec-2005	7:00	3.1	WSW
18-Dec-2005	8:00	3.6	WSW
18-Dec-2005	9:00	3.6	WNW
18-Dec-2005	10:00	4	WNW
18-Dec-2005	11:00	3.6	W
18-Dec-2005	12:00	2.7	WSW
18-Dec-2005	13:00	2.7	W
18-Dec-2005	14:00	3.1	WNW
18-Dec-2005	15:00	3.1	W
18-Dec-2005	16:00	1.8	W
18-Dec-2005	17:00	0.9	W
18-Dec-2005	18:00	0.4	SSW
18-Dec-2005	19:00	0	S
18-Dec-2005	20:00	0	---
18-Dec-2005	21:00	0	---
18-Dec-2005	22:00	0	---
18-Dec-2005	23:00	0	---

## Appendix D - Wind Data

Date	Time	Wind Speed m/s	Direction
19-Dec-2005	0:00	0	---
19-Dec-2005	1:00	0	SSW
19-Dec-2005	2:00	1.3	SW
19-Dec-2005	3:00	2.2	SW
19-Dec-2005	4:00	2.7	SW
19-Dec-2005	5:00	2.7	WSW
19-Dec-2005	6:00	2.7	SW
19-Dec-2005	7:00	2.2	WSW
19-Dec-2005	8:00	2.7	WNW
19-Dec-2005	9:00	4	WNW
19-Dec-2005	10:00	4.5	WNW
19-Dec-2005	11:00	3.1	WNW
19-Dec-2005	12:00	2.7	WNW
19-Dec-2005	13:00	2.2	W
19-Dec-2005	14:00	2.2	WNW
19-Dec-2005	15:00	4	WNW
19-Dec-2005	16:00	2.2	W
19-Dec-2005	17:00	1.3	W
19-Dec-2005	18:00	0.4	W
19-Dec-2005	19:00	0	---
19-Dec-2005	20:00	0	---
19-Dec-2005	21:00	0	---
19-Dec-2005	22:00	0	NW
19-Dec-2005	23:00	0	---
20-Dec-2005	0:00	0	NW
20-Dec-2005	1:00	0	SW
20-Dec-2005	2:00	0.4	SW
20-Dec-2005	3:00	2.7	WSW
20-Dec-2005	4:00	3.6	WSW
20-Dec-2005	5:00	2.2	SW
20-Dec-2005	6:00	1.8	SW
20-Dec-2005	7:00	2.2	SW
20-Dec-2005	8:00	0.9	SW
20-Dec-2005	9:00	1.8	NW
20-Dec-2005	10:00	4.5	WNW
20-Dec-2005	11:00	4.5	WNW
20-Dec-2005	12:00	3.6	WNW
20-Dec-2005	13:00	1.8	WNW
20-Dec-2005	14:00	1.8	WNW
20-Dec-2005	15:00	2.7	W
20-Dec-2005	16:00	1.3	W
20-Dec-2005	17:00	0.9	ENE
20-Dec-2005	18:00	0.9	ENE
20-Dec-2005	19:00	0	ENE
20-Dec-2005	20:00	0	---
20-Dec-2005	21:00	0	---
20-Dec-2005	22:00	0	---
20-Dec-2005	23:00	0	S
21-Dec-2005	0:00	0.9	WSW
21-Dec-2005	1:00	2.2	WSW
21-Dec-2005	2:00	2.7	WSW
21-Dec-2005	3:00	3.6	WSW
21-Dec-2005	4:00	4.5	WSW
21-Dec-2005	5:00	5.8	WSW

## Appendix D - Wind Data

Date	Time	Wind Speed m/s	Direction
21-Dec-2005	6:00	7.2	WSW
21-Dec-2005	7:00	7.6	WSW
21-Dec-2005	8:00	7.2	WSW
21-Dec-2005	9:00	6.3	WSW
21-Dec-2005	10:00	6.3	WSW
21-Dec-2005	11:00	7.6	WSW
21-Dec-2005	12:00	5.8	WSW
21-Dec-2005	13:00	6.7	WSW
21-Dec-2005	14:00	5.4	SW
21-Dec-2005	15:00	4.5	WSW
21-Dec-2005	16:00	4.9	WSW
21-Dec-2005	17:00	4.5	WSW
21-Dec-2005	18:00	4.9	SW
21-Dec-2005	19:00	6.3	WSW
21-Dec-2005	20:00	6.3	WSW
21-Dec-2005	21:00	5.4	WSW
21-Dec-2005	22:00	5.8	WSW
21-Dec-2005	23:00	6.3	WSW
22-Dec-2005	0:00	4.9	WSW
22-Dec-2005	1:00	5.4	WSW
22-Dec-2005	2:00	4.5	WSW
22-Dec-2005	3:00	5.4	SW
22-Dec-2005	4:00	5.8	WSW
22-Dec-2005	5:00	5.8	WSW
22-Dec-2005	6:00	4.5	WSW
22-Dec-2005	7:00	4.9	WNW
22-Dec-2005	8:00	5.8	WSW
22-Dec-2005	9:00	6.3	W
22-Dec-2005	10:00	6.7	WSW
22-Dec-2005	11:00	5.8	WNW
22-Dec-2005	12:00	4	W
22-Dec-2005	13:00	6.3	WNW
22-Dec-2005	14:00	5.8	WNW
22-Dec-2005	15:00	4.9	WNW
22-Dec-2005	16:00	4.5	W
22-Dec-2005	17:00	3.1	W
22-Dec-2005	18:00	1.8	SSW
22-Dec-2005	19:00	0.9	S
22-Dec-2005	20:00	0	SW
22-Dec-2005	21:00	0	SW
22-Dec-2005	22:00	0	---
22-Dec-2005	23:00	0	---
23-Dec-2005	0:00	0	---
23-Dec-2005	1:00	0	---
23-Dec-2005	2:00	0	---
23-Dec-2005	3:00	0	---
23-Dec-2005	4:00	0	WSW
23-Dec-2005	5:00	0	---
23-Dec-2005	6:00	0	---
23-Dec-2005	7:00	0	---
23-Dec-2005	8:00	0	WSW
23-Dec-2005	9:00	0	W
23-Dec-2005	10:00	2.7	WNW
23-Dec-2005	11:00	4	WNW

## Appendix D - Wind Data

Date	Time	Wind Speed m/s	Direction
23-Dec-2005	12:00	3.6	WNW
23-Dec-2005	13:00	2.2	WNW
23-Dec-2005	14:00	2.7	WNW
23-Dec-2005	15:00	3.1	W
23-Dec-2005	16:00	2.7	W
23-Dec-2005	17:00	0.4	WNW
23-Dec-2005	18:00	0.4	S
23-Dec-2005	19:00	0	---
23-Dec-2005	20:00	0	---
23-Dec-2005	21:00	0	SSW
23-Dec-2005	22:00	0	---
23-Dec-2005	23:00	0	---
24-Dec-2005	0:00	0	SSW
24-Dec-2005	1:00	0	SSW
24-Dec-2005	2:00	0	---
24-Dec-2005	3:00	0	---
24-Dec-2005	4:00	0	---
24-Dec-2005	5:00	0	---
24-Dec-2005	6:00	0	---
24-Dec-2005	7:00	0	---
24-Dec-2005	8:00	0	SSW
24-Dec-2005	9:00	0	SSW
24-Dec-2005	10:00	0.9	WNW
24-Dec-2005	11:00	1.8	WNW
24-Dec-2005	12:00	1.8	WNW
24-Dec-2005	13:00	3.1	W
24-Dec-2005	14:00	2.2	WNW
24-Dec-2005	15:00	2.7	W
24-Dec-2005	16:00	2.2	WNW
24-Dec-2005	17:00	2.7	W
24-Dec-2005	18:00	2.2	SW
24-Dec-2005	19:00	1.3	W
24-Dec-2005	20:00	0.4	ESE
24-Dec-2005	21:00	0	SSE
24-Dec-2005	22:00	0	WSW
24-Dec-2005	23:00	0.4	SW
25-Dec-2005	0:00	1.3	W
25-Dec-2005	1:00	0.9	W
25-Dec-2005	2:00	1.3	WNW
25-Dec-2005	3:00	0.9	WNW
25-Dec-2005	4:00	2.2	W
25-Dec-2005	5:00	1.8	SSW
25-Dec-2005	6:00	0.9	SW
25-Dec-2005	7:00	0.9	SW
25-Dec-2005	8:00	0	SW
25-Dec-2005	9:00	0	---
25-Dec-2005	10:00	0.4	SW
25-Dec-2005	11:00	1.3	SW
25-Dec-2005	12:00	3.6	WNW
25-Dec-2005	13:00	3.6	W
25-Dec-2005	14:00	3.1	WNW
25-Dec-2005	15:00	3.6	WNW
25-Dec-2005	16:00	2.7	WNW
25-Dec-2005	17:00	1.3	W

## Appendix D - Wind Data

Date	Time	Wind Speed m/s	Direction
25-Dec-2005	18:00	0.4	SSW
25-Dec-2005	19:00	0	ESE
25-Dec-2005	20:00	0	---
25-Dec-2005	21:00	0	ESE
25-Dec-2005	22:00	0	ESE
25-Dec-2005	23:00	0	---
26-Dec-2005	0:00	0	---
26-Dec-2005	1:00	0	SW
26-Dec-2005	2:00	0	---
26-Dec-2005	3:00	0	---
26-Dec-2005	4:00	0	---
26-Dec-2005	5:00	0	---
26-Dec-2005	6:00	0	---
26-Dec-2005	7:00	0	---
26-Dec-2005	8:00	0	---
26-Dec-2005	9:00	0	---
26-Dec-2005	10:00	1.3	W
26-Dec-2005	11:00	2.7	WNW
26-Dec-2005	12:00	3.1	WNW
26-Dec-2005	13:00	3.6	WNW
26-Dec-2005	14:00	4	WNW
26-Dec-2005	15:00	4	WNW
26-Dec-2005	16:00	2.7	WNW
26-Dec-2005	17:00	2.2	WNW
26-Dec-2005	18:00	1.3	W
26-Dec-2005	19:00	0.9	W
26-Dec-2005	20:00	1.8	SSW
26-Dec-2005	21:00	2.7	WNW
26-Dec-2005	22:00	4	WNW
26-Dec-2005	23:00	3.6	WNW
27-Dec-2005	0:00	3.1	W
27-Dec-2005	1:00	4	WSW
27-Dec-2005	2:00	3.6	WSW
27-Dec-2005	3:00	4.5	WSW
27-Dec-2005	4:00	3.6	W
27-Dec-2005	5:00	3.1	W
27-Dec-2005	6:00	3.6	WNW
27-Dec-2005	7:00	2.7	WNW
27-Dec-2005	8:00	2.2	WSW
27-Dec-2005	9:00	2.7	W
27-Dec-2005	10:00	3.1	SW
27-Dec-2005	11:00	4	WNW
27-Dec-2005	12:00	2.2	WNW
27-Dec-2005	13:00	2.2	WNW
27-Dec-2005	14:00	1.3	NW
27-Dec-2005	15:00	0.9	WNW
27-Dec-2005	16:00	1.8	W
27-Dec-2005	17:00	2.2	W
27-Dec-2005	18:00	1.8	W
27-Dec-2005	19:00	2.2	WNW
27-Dec-2005	20:00	2.7	WNW
27-Dec-2005	21:00	2.2	W
27-Dec-2005	22:00	1.8	WNW
27-Dec-2005	23:00	1.8	WNW

## Appendix D - Wind Data

Date	Time	Wind Speed m/s	Direction
28-Dec-2005	0:00	2.2	WNW
28-Dec-2005	1:00	1.8	WNW
28-Dec-2005	2:00	1.8	WNW
28-Dec-2005	3:00	1.3	WSW
28-Dec-2005	4:00	0.4	WNW
28-Dec-2005	5:00	1.3	SW
28-Dec-2005	6:00	0.4	SSW
28-Dec-2005	7:00	0.9	SSW
28-Dec-2005	8:00	1.8	SW
28-Dec-2005	9:00	2.2	WSW
28-Dec-2005	10:00	1.8	SW
28-Dec-2005	11:00	2.2	W
28-Dec-2005	12:00	4.5	WNW
28-Dec-2005	13:00	4.9	WNW
28-Dec-2005	14:00	4	WNW
28-Dec-2005	15:00	3.6	WNW
28-Dec-2005	16:00	2.2	WNW
28-Dec-2005	17:00	2.7	WNW
28-Dec-2005	18:00	3.1	WNW
28-Dec-2005	19:00	3.1	WNW
28-Dec-2005	20:00	1.8	W
28-Dec-2005	21:00	1.8	WNW
28-Dec-2005	22:00	3.1	WNW
28-Dec-2005	23:00	3.1	W
29-Dec-2005	0:00	2.2	WNW
29-Dec-2005	1:00	2.7	WNW
29-Dec-2005	2:00	0.4	WNW
29-Dec-2005	3:00	0	WNW
29-Dec-2005	4:00	0.4	W
29-Dec-2005	5:00	0.4	W
29-Dec-2005	6:00	0.4	WNW
29-Dec-2005	7:00	1.8	WNW
29-Dec-2005	8:00	0.9	WNW
29-Dec-2005	9:00	2.2	WNW
29-Dec-2005	10:00	3.6	WNW
29-Dec-2005	11:00	3.6	W
29-Dec-2005	12:00	4.9	WNW
29-Dec-2005	13:00	3.1	WNW
29-Dec-2005	14:00	3.1	WNW
29-Dec-2005	15:00	2.7	WNW
29-Dec-2005	16:00	3.6	WNW
29-Dec-2005	17:00	2.7	WSW
29-Dec-2005	18:00	3.1	SW
29-Dec-2005	19:00	2.7	SW
29-Dec-2005	20:00	3.1	SW
29-Dec-2005	21:00	2.2	WSW
29-Dec-2005	22:00	2.2	WSW
29-Dec-2005	23:00	2.2	WNW
30-Dec-2005	0:00	1.3	SW
30-Dec-2005	1:00	2.2	WNW
30-Dec-2005	2:00	2.7	W
30-Dec-2005	3:00	2.7	WNW
30-Dec-2005	4:00	3.1	W
30-Dec-2005	5:00	3.1	W



## Appendix D - Wind Data

Date	Time	Wind Speed m/s	Direction
30-Dec-2005	6:00	2.7	W
30-Dec-2005	7:00	3.6	WNW
30-Dec-2005	8:00	2.7	W
30-Dec-2005	9:00	2.2	W
30-Dec-2005	10:00	0.9	W
30-Dec-2005	11:00	1.3	W
30-Dec-2005	12:00	0.4	W
30-Dec-2005	13:00	1.8	WNW
30-Dec-2005	14:00	1.3	WNW
30-Dec-2005	15:00	3.1	WNW
30-Dec-2005	16:00	1.8	WNW
30-Dec-2005	17:00	1.3	WNW
30-Dec-2005	18:00	0.9	W
30-Dec-2005	19:00	1.3	WNW
30-Dec-2005	20:00	0.9	W
30-Dec-2005	21:00	0.9	W
30-Dec-2005	22:00	0.4	WNW
30-Dec-2005	23:00	0	---
31-Dec-2005	0:00	0	N
31-Dec-2005	1:00	1.8	W
31-Dec-2005	2:00	1.3	W
31-Dec-2005	3:00	0.4	W
31-Dec-2005	4:00	0.9	W
31-Dec-2005	5:00	1.8	W
31-Dec-2005	6:00	2.2	WNW
31-Dec-2005	7:00	0.4	WNW
31-Dec-2005	8:00	0.4	WSW
31-Dec-2005	9:00	1.8	WNW
31-Dec-2005	10:00	2.2	WNW
31-Dec-2005	11:00	2.7	WNW
31-Dec-2005	12:00	3.1	WNW
31-Dec-2005	13:00	2.2	WNW
31-Dec-2005	14:00	1.3	WNW
31-Dec-2005	15:00	0.9	NW
31-Dec-2005	16:00	2.2	NNE
31-Dec-2005	17:00	1.3	NE
31-Dec-2005	18:00	0.9	NE
31-Dec-2005	19:00	0.9	E
31-Dec-2005	20:00	0	ESE
31-Dec-2005	21:00	0	---
31-Dec-2005	22:00	0	---
31-Dec-2005	23:00	0	---

---

---

**APPENDIX E  
1-HOUR TSP MONITORING RESULTS  
AND GRAPHICAL PRESENTATION**

---


---

## Appendix E - 1-hour TSP Monitoring Results

### Location AM 2 - Lai Chi Kok Sports Centre

Date	Weather Condition	Filter Weight (g)		Flow Rate (m <sup>3</sup> /min.)		Elapse Time		Air Temp. (K)	Atmospheric Pressure(Pa)	Particulate weight(g)	Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )
		Initial	Final	Initial	Final	Initial	Final							
1-Dec-05	Sunny	2.8089	2.8305	1.24	1.24	3547.1	3548.1	294.3	763.5	0.0216	1.24	74.5	1.0	289.8
5-Dec-05	Cloudy	2.8697	2.8866	1.22	1.22	3572.1	3573.1	288.9	767.8	0.0169	1.22	73.5	1.0	230.1
6-Dec-05	Cloudy	2.8779	2.8982	1.24	1.24	3573.1	3574.1	284.1	771.2	0.0203	1.24	74.2	1.0	273.5
8-Dec-05	Sunny	2.8680	2.8836	1.23	1.23	3574.1	3575.1	288.8	769.5	0.0156	1.23	73.5	1.0	212.1
12-Dec-05	Cloudy	2.8653	2.8760	1.22	1.22	3600.2	3601.2	290.3	765.9	0.0107	1.22	73.2	1.0	146.2
13-Dec-05	Cloudy	2.8639	2.8843	1.23	1.23	3601.2	3602.2	286.7	770.3	0.0204	1.23	73.8	1.0	276.3
16-Dec-05	Sunny	2.8565	2.8755	1.23	1.23	3626.2	3627.2	285.4	771.5	0.0190	1.23	74.1	1.0	256.5
20-Dec-05	Sunny	2.8683	2.8874	1.23	1.23	3627.2	3628.2	289.0	767.9	0.0191	1.23	73.7	1.0	259.1
21-Dec-05	Sunny	2.8797	2.9009	1.23	1.23	3628.2	3629.2	287.8	768.6	0.0212	1.23	73.6	1.0	288.0
22-Dec-05	Sunny	2.8916	2.9054	1.23	1.23	3653.2	3654.2	286.4	769.1	0.0138	1.23	73.8	1.0	186.9
28-Dec-05	Cloudy	2.8622	2.8769	1.22	1.22	3654.2	3655.2	289.6	768.1	0.0147	1.22	73.4	1.0	200.4
29-Dec-05	Cloudy	2.8768	2.8849	1.22	1.22	3679.2	3680.2	290.5	766.7	0.0081	1.22	73.2	1.0	110.7
30-Dec-05	Rainy	2.9072	2.9166	1.22	1.22	3680.2	3681.2	289.2	766.6	0.0094	1.22	73.4	1.0	128.1
													Min	110.7
													Max	289.8
													Average	219.8

# 1-hr TSP Levels



<b>Title</b> Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin Contract HY/2003/01 - Lai Chi Kok Viaduct Graphical Presentation of 1-hour TSP Impact Monitoring Results	<b>Scale</b> N.T.S	<b>Project No.</b> MA3024	
	<b>Date</b> Dec 05	<b>Appendix</b> E	

---

---

**APPENDIX F  
24-HOUR TSP MONITORING RESULTS  
AND GRAPHICAL PRESENTATION**

---


---

## Appendix F - 24-hour TSP Monitoring Results

### Location AM 2 - Lai Chi Kok Sports Centre

Date	Weather Condition	Filter Weight (g)		Flow Rate (m <sup>3</sup> /min.)		Elapse Time		Air Temp. (K)	Atmospheric Pressure(Pa)	Particulate weight(g)	Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )
		Initial	Final	Initial	Final	Initial	Final							
3-Dec-05	Cloudy	2.8821	3.1204	1.21	1.21	3548.1	3572.1	295.8	764.6	0.2383	1.21	1738.9	24.0	137.0
9-Dec-05	Cloudy	2.8788	2.9420	1.22	1.22	3575.1	3599.1	292.5	764.9	0.0632	1.22	1749.5	24.0	36.1
15-Dec-05	Sunny	2.8864	3.0958	1.24	1.24	3602.2	3626.2	285.4	772.7	0.2094	1.24	1778.8	24.0	117.7
21-Dec-05	Sunny	2.8935	3.1591	1.22	1.22	3629.2	3653.2	290.3	766.5	0.2656	1.22	1757.0	24.0	151.2
28-Dec-05	Cloudy	2.8585	3.1078	1.22	1.22	3655.2	3679.2	290.1	767.6	0.2493	1.22	1758.9	24.0	141.7
													Min	36.1
													Max	151.2
													Average	116.8

## 24-hr TSP Levels



Title Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin Contract HY/2003/01 - Lai Chi Kok Viaduct Graphical Presentation of 24-hour TSP Impact Monitoring Results	Scale N.T.S	Project No. MA3024	
	Date Dec 05	Appendix F	

---

---

**APPENDIX G  
NOISE MONITORING RESULTS AND  
GRAPHICAL PRESENTATION**

---

---



## Appendix G - Noise Monitoring Results

Location NM4 - Mei Foo Sun Chuen, Phase 5								
Date	Time	Weather	Unit: dB (A) (30-min)			Remarks		
			Measured Noise Level				Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>		L <sub>eq</sub>	L <sub>eq</sub>
6-Dec-05	13:30	Cloudy	76.8	79.5	72.0	Road traffic noise from Ching Cheung Road was identified as the major noise source.		
13-Dec-05	10:10	Cloudy	77.1	79.0	73.5			
21-Dec-05	13:43	Sunny	76.1	78.0	72.5			
29-Dec-05	10:06	Fine	77.0	79.5	72.0			

Location NM8a - M/F of Nob Hill								
Date	Time	Weather	Unit: dB (A) (30-min)			Remarks		
			Measured Noise Level				Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>		L <sub>eq</sub>	L <sub>eq</sub>
6-Dec-05	14:50	Cloudy	72.8	75.0	69.5	Road traffic noise from Ching Cheung Road was identified as the major noise source.		
13-Dec-05	10:50	Cloudy	74.5	78.5	72.0			
21-Dec-05	14:36	Sunny	73.8	77.0	71.0			
29-Dec-05	13:36	Fine	75.4	79.0	71.5			

Location NM8b - 3/F of Nob Hill								
Date	Time	Weather	Unit: dB (A) (30-min)			Remarks		
			Measured Noise Level				Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>		L <sub>eq</sub>	L <sub>eq</sub>
6-Dec-05	15:30	Cloudy	77.9	81.0	75.0	Road traffic noise from Ching Cheung Road was identified as the major noise source.		
13-Dec-05	11:25	Cloudy	77.6	79.5	73.0			
21-Dec-05	15:12	Sunny	78.9	79.5	74.0			
29-Dec-05	14:24	Fine	78.8	81.0	74.0			

Location NM9 - Hoi Lai Estate								
Date	Time	Weather	Unit: dB (A) (30-min)			Remarks		
			Measured Noise Level				Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>		L <sub>eq</sub>	L <sub>eq</sub>
6-Dec-05	16:30	Cloudy	70.2	73.5	68.5			
13-Dec-05	13:20	Cloudy	64.3	66.5	62.5			
21-Dec-05	16:06	Sunny	65.9	68.5	63.5			
29-Dec-05	15:39	Fine	68.2	70.5	63.5			

# Construction Noise Level (Leq) = Measured Noise Level (Leq) - Baseline Noise Level (Leq)

\*Bolded value indicated limit level exceedance

## Appendix G - Noise Monitoring Results




### Restricted Hours - 19:00 to 23:00 on normal weekdays

Location NM9 - Hoi Lai Estate						
Date	Time	Weather	dB (A) (5-min)			
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	Average L <sub>eq</sub>
6-Dec-05	19:05	Cloudy	67.3	69.0	62.5	67.5
	19:10		67.4	69.0	62.5	
	19:15		67.7	69.5	63.5	
13-Dec-05	19:30	Cloudy	66.8	68.0	62.0	66.6
	19:35		66.5	68.0	61.0	
	19:40		66.6	68.0	61.5	
20-Dec-05	19:00	Cloudy	64.9	68.0	62.0	65.3
	19:05		65.2	68.5	63.0	
	19:10		65.8	69.5	63.5	
30-Dec-05	19:10	Cloudy	66.1	69.0	62.5	66.1
	19:15		66.2	69.0	62.5	
	19:20		66.1	69.0	62.0	

# Construction Noise Level (Leq) = Measured Noise Level (Leq) - Baseline Noise Level (Leq)

\*Bolted value indicated limit level exceedance


### Noise Levels



\* Construction Noise Level = Measured Noise Level - Baseline Level  
 (If the measured noise level is lower than the baseline level, the construction noise level will be taken as the measured one)


Title Route 8 (previously known as Route 9) between Cheung Sha Wan and Sha Tin Contract HY/2003/01 - Lai Chi Kok Viaduct  Graphical Presentation of Construction Noise Monitoring Results	Scale	Project No.	
	Date	Appendix G	
	N.T.S	MA3024	
	Dec 05	G	

## Noise Levels



Title Route 8 (previously known as Route 9) between Cheung Sha Wan and Sha Tin Contract HY/2003/01 - Lai Chi Kok Viaduct  Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA3024	
	Date Dec 05	Appendix G	

## Restricted Hours (19:00 to 23:00 ) - Noise Levels



Title Route 8 (previously known as Route 9) between Cheung Sha Wan and Sha Tin Contract HY/2003/01 - Lai Chi Kok Viaduct  Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA3024	
	Date Dec 05	Appendix G	

---

---

**APPENDIX H**  
**SUMMARY OF EXCEEDANCE**

---

---

### **Summary of Exceedances Recorded in the Reporting Month**

- a) Exceedance Report for 1-hr TSP (NIL)*
- b) Exceedance Report for 24-hr TSP (NIL)*
- c) Exceedance Report for Construction Noise (NIL)*

---

---

**APPENDIX I  
SITE AUDIT SUMMARY**

---

---



*Route 8 (previously known as Route 9) between Cheung Sha Wan and Sha Tin  
 Environmental Team for Lai Chi Kok Viaduct and Eagle's Nest Tunnel  
 Contract No. HY/2003/01 - Lai Chi Kok Viaduct*



Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	51206-LCKV
Date	6 December 2005 (Tue)
Time	0930 – 1130

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
51206L-01	<p><b>A. Water Quality</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>B. Air Quality</b></p> <ul style="list-style-type: none"> <li>Uncovered stockpiles were observed at S4 and S1. The Contractor was reminded to cover the idled stockpiles properly to prevent dust emission.</li> </ul>	C8
51206L-02	<p><b>C. Noise</b></p> <ul style="list-style-type: none"> <li>No noise emission label was affixed on an air compressor operating at P1R. The Contractor was reminded to provide a valid NEL for the compressor as soon as possible.</li> </ul>	D9
51206L-03	<p><b>D. Waste / Chemical Management</b></p> <ul style="list-style-type: none"> <li>An oil drums were not placed on bunded area at WMT's workshop. The Contractor was reminded to provide a drip tray for the drum.</li> </ul> <p><b>E. Permit / Licenses</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>F. Others</b></p> <ul style="list-style-type: none"> <li>The environmental deficiency identified during last audit (ref. 51130-LCKV) 30 November 2005, except item 51130L-01, was rectified / improved by the Contractor.</li> </ul>	E3i

	Name	Signature	Date
Recorded by	KK Chan		6 December 2005
Checked by	Jesse Yuen		6 December 2005

*Route 8 (previously known as Route 9) between Cheung Sha Wan and Sha Tin  
 Environmental Team for Lai Chi Kok Viaduct and Eagle's Nest Tunnel  
 Contract No. HY/2003/01 - Lai Chi Kok Viaduct*



Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	51214-LCKV
Date	14 December 2005 (Wed)
Time	0930 - 1130

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
51214L-01	<p><b>A. Water Quality</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>B. Air Quality</b></p> <ul style="list-style-type: none"> <li>No water spray was applied for the breaking work at R2. The Contractor was reminded to apply water spray for the work to minimize dust emission.</li> </ul> <p><b>C. Noise</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>D. Waste / Chemical Management</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>E. Permit / Licenses</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>F. Others</b></p> <ul style="list-style-type: none"> <li>The environmental deficiency identified during last audit (ref. 51206-LCKV) 6 December 2005, was rectified / improved by the Contractor.</li> </ul>	C2

	Name	Signature	Date
Recorded by	KK Chan		15 December 2005
Checked by	Winniss Kong		15 December 2005

*Route 8 (previously known as Route 9) between Cheung Sha Wan and Sha Tin  
 Environmental Team for Lai Chi Kok Viaduct and Eagle's Nest Tunnel  
 Contract No. HY/2003/01 - Lai Chi Kok Viaduct*



Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	51222-LCKV
Date	22 December 2005 (Thr)
Time	0930 – 1140

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
51222L-01	<p><b>A. Water Quality</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>B. Air Quality</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>C. Noise</b></p> <ul style="list-style-type: none"> <li>The noise label of air compressor was found missing at R3. The contractor was reminded to provide a noise label on the air compressor.</li> </ul> <p><b>D. Waste / Chemical Management</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>E. Permit / Licenses</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>F. Others</b></p> <ul style="list-style-type: none"> <li>The environmental deficiency identified during last audit (ref. 51214-LCKV) 14 December 2005, was rectified / improved by the Contractor.</li> </ul>	D9

	Name	Signature	Date
Recorded by	CM Cheung		23 December 2005
Checked by	KK Chan		23 December 2005

*Route 8 (previously known as Route 9) between Cheung Sha Wan and Sha Tin  
 Environmental Team for Lai Chi Kok Viaduct and Eagle's Nest Tunnel  
 Contract No. HY/2003/01 - Lai Chi Kok Viaduct*



**Weekly Site Inspection Record Summary**

**Inspection Information**

Checklist Reference Number	51229-LCKV
Date	29 December 2005 (Thr)
Time	0930 – 1145

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
51229L-01	<p><b>A. Water Quality</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>B. Air Quality</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>C. Noise</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>D. Waste / Chemical Management</b></p> <ul style="list-style-type: none"> <li>Oil dripping from drip tray was observed on the bridge at P5L. The contractor was reminded to block the water discharging hold of the drip tray.</li> </ul> <p><b>E. Permit / Licenses</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>F. Others</b></p> <ul style="list-style-type: none"> <li>The environmental deficiency identified during last audit (ref. 51222-LCKV) 22 December 2005, was rectified / improved by the Contractor.</li> </ul>	E 3ii

	Name	Signature	Date
Recorded by	CM Cheung		30 December 2005
Checked by	Winniss Kong		30 December 2005

---

---

**APPENDIX J**  
**EVENT ACTION PLANS**

---

---

## Appendix J - Event Action Plans

### Event/Action Plan for Air Quality

EVENT	ACTION			
	ET	IEC	ER	Contractor
<b>ACTION LEVEL</b>				
1. Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source</li> <li>2. Inform ER &amp; IEC</li> <li>3. Repeat measurement to confirm finding</li> <li>4. Increase monitoring frequency to daily</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET</li> <li>2. Check Contractor's working methods</li> </ol>	<ol style="list-style-type: none"> <li>1. Notify Contractor</li> <li>2. Check monitoring data and Contractor's working methods</li> </ol>	<ol style="list-style-type: none"> <li>1. Rectify any unacceptable practice</li> <li>2. Amend working methods if appropriate</li> </ol>
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Identify source</li> <li>2. Inform ER &amp; IEC</li> <li>3. Repeat measurement to confirm findings</li> <li>4. Increase monitoring frequency to daily</li> <li>5. Discuss with ER &amp; for remedial actions required</li> <li>6. If exceedance continues, arrange meeting with ER &amp; IEC</li> <li>7. If exceedance stops, cease additional monitoring</li> </ol>	<ol style="list-style-type: none"> <li>1. Checking monitoring data submitted by ET</li> <li>2. Check Contractor's working methods</li> <li>3. Discuss with ET and Contractor on possible remedial measure</li> <li>4. Advise the ER &amp; ET on the effectiveness of the proposed remedial measures</li> <li>5. Supervise the implementation of the remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing</li> <li>2. Notify Contractor</li> <li>3. Check Contractor's working methods</li> <li>4. Discuss with ET, IEC and Contractor on proposed remedial actions</li> <li>5. Ensure remedial actions properly implemented</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit proposals for remedial actions to ER within 3 working days of notification</li> <li>2. Implement the agreed proposals</li> <li>3. Amend proposal if appropriate</li> </ol>
<b>LIMIT LEVEL</b>				
1. Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source</li> <li>2. Inform ER &amp; IEC and EPD</li> <li>3. Repeat measurement to confirm finding</li> <li>4. Increase monitoring frequency to daily</li> <li>5. Assess effectiveness of Contractor's</li> </ol>	<ol style="list-style-type: none"> <li>1. Checking monitoring data submitted by ET</li> <li>2. Check Contractor's working methods</li> <li>3. Discuss with ET and Contractor on possible remedial measure</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing</li> <li>2. Notify Contractor</li> <li>3. Check Contractor's working methods</li> <li>4. Discuss with ET, IEC and Contractor on</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance</li> <li>2. Submit proposals for remedial actions to ER within 3 working days of notification</li> </ol>

EVENT	ACTION			
	ET	IEC	ER	Contractor
	remedial actions and keep EPD and ER & IEC informed of the results	4. Advise the ER & ET on the effectiveness of the proposed remedial measures 5. Supervise the implementation of the remedial measures	proposed remedial actions 5. Ensure remedial actions properly implemented	3. Implement the agreed proposals 4. Amend proposal if appropriate
2. Exceedance for two or more consecutive samples	1. Identify source 2. Inform ER, IEC, Contractor and EPD the cause & actions taken for the exceedances 3. Repeat measurement to confirm findings 4. Increase monitoring frequency to daily 5. Investigate the causes of exceedance 6. Carry out analysis of contractor's working procedures to determine possible mitigation to be implemented. 7. Arrange meeting with EPD, IEC and ER to discuss the remedial actions to be taken 8. Assess effectiveness of Contractor's remedial actions and keep EPD and ER & IEC informed of the results 9. If exceedance stops, cease additional monitoring	1. Checking monitoring data submitted by ET 2. Discuss amongst ER, ET and Contractor on possible remedial measures 3. Review Contractor's remedial measures whenever necessary to ensure their effectiveness and advise the ER accordingly 4. Supervise the implementation of the remedial measures	1. Confirm receipt of notification of failure in writing 2. Notify Contractor 3. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented 4. Discuss amongst ET, IEC and the Contractor on proposed remedial actions 5. In consultation with IEC, agree with the contractor remedial measures to be implemented 6. Ensure remedial measure are properly implemented 7. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated	1. Take immediate action to avoid further exceedance 2. Submit proposals for remedial actions to IEC, ER within 3 working days of notification 3. Implement the agreed proposals 4. Resubmit proposals if problem still not under control 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated

Event/Action Plan for Construction Noise

Exceedance	ACTION			
	ET	IEC	ER	Contractor
Action Level	<p>1. Discuss with the IEC and ER and seek to identify potential noise source</p> <p>2. Undertake noise measurement to confirm the validity of complaint</p> <p>3. Inform ER&amp;IEC in writing Discuss remedial actions required with ER&amp;IEC if an exceedance is recorded</p> <p>4. Increase monitoring frequency to demonstrate efficacy of remedial measures</p> <p>5. If exceedance continues, meet with ER&amp;IEC to review implementation of appropriate mitigation measures.</p> <p>6. If exceedance stops, cease additional monitoring</p>	<p>1. Review the analyzed results submitted by the ET</p> <p>2. Review the proposed remedial measures by the Contractor and advise the ER &amp; ET accordingly</p> <p>3. Supervise the implementation of remedial measures</p>	<p>1. Confirm receipt of notification of complaint and notify Contractor immediately</p> <p>2. Check monitoring data trends and Contractor's working methods</p> <p>3. Remind the Contractor of his contractual obligations and discuss with ET, IEC and Contractor on proposed remedial actions</p> <p>4. Assess the efficacy of remedial actions and keep the Contractor informed</p> <p>5. Inform complainant of actions taken</p>	<p>1. Submit proposals for remedial actions to ER within three working days of notification</p> <p>2. Amend proposals if required by the Engineer</p> <p>3. Implement the remedial actions immediately upon instruction</p> <p>4. Liaise with the ER to optimize the effectiveness of the agreed mitigation</p> <p>5. Amend proposal if appropriate</p>



Exceedance	ACTION			
	ET	IEC	ER	Contractor
Limit Level	<ol style="list-style-type: none"> <li>1. Repeat measurement to confirm findings</li> <li>2. Investigate the cause of the exceedance and identify the main source(s) of impact</li> <li>3. Inform ER&amp;IEC and EPD in writing</li> <li>4. Discuss remedial actions required with ER&amp;IEC</li> <li>5. Increase monitoring frequency to demonstrate efficacy of remedial measures</li> <li>6. Assess efficacy of remedial actions and keep ER &amp; IEC informed of the results</li> <li>7. If exceedance continues, meet with ER&amp;IEC to identify appropriate mitigation measures</li> <li>8. If exceedance stops, cease additional monitoring</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET</li> <li>2. Review Contractor's remedial actions to assure their effectiveness and advise the ER &amp; ET accordingly</li> <li>3. Supervise the implementation of the remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance and notify Contractor</li> <li>2. Check monitoring data trends and Contractor's working methods</li> <li>3. Discuss with ET, IEC and Contractor on proposed remedial actions to be implemented</li> <li>4. Assess the efficacy of remedial actions and keep the Contractor informed</li> <li>5. If exceedance continuous, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is aborted</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance</li> <li>2. Submit proposals for remedial actions to ER immediately not more than 3 working days of notification</li> <li>3. Amend proposals if required by the ER</li> <li>4. Implement remedial actions immediately upon instruction</li> <li>5. Liaise with the ER to optimize the effectiveness of the agreed mitigation</li> <li>6. Resubmit proposals if problem still not under control</li> <li>7. Stop the relevant portion of works as determined by the ER until the exceedance is aborted</li> </ol>

---

---

**APPENDIX K  
ENVIRONMENTAL MITIGATION  
IMPLEMENTATION SCHEDULE (EMIS)**

---

---

## Appendix K - Summary of Environmental Mitigation Implementation Schedule

Types of Impacts	Mitigation Measures	Status
<p align="center"><b>Construction Dust</b></p>	<ul style="list-style-type: none"> <li>Any stockpile of dusty materials or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water so as to maintain the entire surface wet.</li> </ul>	^
	<ul style="list-style-type: none"> <li>A stockpile of dusty materials should not extend beyond the pedestrian barriers, fencing or traffic cones.</li> </ul>	^
	<ul style="list-style-type: none"> <li>Vehicle washing facilities should be provided at every exit point.</li> </ul>	^
	<ul style="list-style-type: none"> <li>The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.</li> </ul>	^
	<ul style="list-style-type: none"> <li>Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit.</li> </ul>	^
	<ul style="list-style-type: none"> <li>Every main haul road should be sprayed with water or a dust suppression chemical so as to maintain the entire road surface wet.</li> </ul>	^
	<ul style="list-style-type: none"> <li>The portion of any road leading only to a construction site that is within 30m of a discernible or designated vehicle entrance or exit should be kept clear of dusty materials.</li> </ul>	^
	<ul style="list-style-type: none"> <li>Any stockpile of dusty materials should be either covered entirely by impervious sheeting, placed in an area sheltered on the top and the 3 sides or sprayed with water or a dust suppression chemical so as to maintain the entire surface wet.</li> </ul>	^
	<ul style="list-style-type: none"> <li>All dusty materials should be sprayed with water or a dust suppression chemical immediately prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.</li> </ul>	^
	<ul style="list-style-type: none"> <li>Every vehicle should be washed to remove any dusty materials from its body and wheels immediately before leaving a construction site.</li> <li>The working area of any excavation should be sprayed with water or a dust suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet.</li> </ul>	^
<p align="center"><b>Construction Noise</b></p>	<ul style="list-style-type: none"> <li>Only well-maintained plant should be operated on –site and plant should be serviced regularly during the construction works.</li> </ul>	^
	<ul style="list-style-type: none"> <li>Machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.</li> </ul>	^
	<ul style="list-style-type: none"> <li>Plant known to emit noise strongly in one direction, should where possible, be orientated to direct noise away from the NSRS.</li> </ul>	^
	<ul style="list-style-type: none"> <li>Mobile plant should be sited as far away from NSRs as possible.</li> </ul>	^
	<ul style="list-style-type: none"> <li>Material stockpiles and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> <li>Use quiet plant and Working Method</li> </ul>	^
	<ul style="list-style-type: none"> <li>Reduce the number of plant operating in critical areas close NSRs.</li> <li>Construct temporary and movable noise barriers</li> </ul>	^

Types of Impacts	Mitigation Measures	Status
Water Quality	<i>Construction Runoff and Drainage</i>	
	<ul style="list-style-type: none"> <li>Use of sediment traps and the adequate maintenance of drainage systems to prevent flooding and overflow.</li> </ul>	^
	<ul style="list-style-type: none"> <li>Boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilities runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates.</li> </ul>	^
	<ul style="list-style-type: none"> <li>All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment traps should be regularly cleaned and maintained. The temporarily diverted drainage should be reinstated to its original condition when the construction works has finished or the temporary diversion is no longer required</li> </ul>	^
	<ul style="list-style-type: none"> <li>Sand silt in the wash water from the wheel washing facilities, which ensure no earth, mud and debris is deposited on roads, should be settled out the removed before discharging into storm drains. A section of the road between the wheel washing bay and the public road should be paved with backfill to prevent wash water or other site runoff form entering public road drains.</li> </ul>	^
	<ul style="list-style-type: none"> <li>Oil interceptors should be provided in the drainage system and regularly emptied to prevent the release of oils and grease into the storm water drainage system after accidental spillage. The interceptor should have a bypass to prevent flushing during periods of heavy rain.</li> </ul>	N/A
	<ul style="list-style-type: none"> <li>Catchpits and perimeter channels shall be constructed in advance of site formation works and earthworks.</li> </ul>	^
	<ul style="list-style-type: none"> <li>Silt removal facilities, channels and manholes shall be suitably maintained with the deposited silt and grit being removed at least once a week, and at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.</li> </ul>	^
	<ul style="list-style-type: none"> <li>Earthworks final surfaces shall be well compacted and the subsequent permanent work or surface protection shall be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate intercepting channels shall be provided along the site boundary or at the locations agreed with the ET Leader. Rainwater pumped out from trenches or foundation excavations shall be discharged into silt removal facilities before discharge into storm drains.</li> </ul>	^
	<ul style="list-style-type: none"> <li>All generators, fuel and oil storage shall be within bunded areas. Drainage from the areas shall be connected to storm drains via a petrol interceptor.</li> </ul>	^
	<i>Tunnelling Work</i>	
	<ul style="list-style-type: none"> <li>Temporary open storage of excavated materials should be covered with tarpaulin or similar fabric during rainstorms. Any washout of construction or excavated materials form the drill and blast tunnelling work should be diverted to the drainage system via appropriate sediment traps.</li> </ul>	N/A
	<ul style="list-style-type: none"> <li>Ground water pumped out of tunnels should be discharged into the drainage channels which incorporated sediment traps to enhance deposition rates and to remove silt.</li> </ul>	N/A
	<ul style="list-style-type: none"> <li>Spend grouts used in diaphragm wall construction should be collected in a separate slurry collection system, reconditioned and reused wherever practicable. The disposal of used grouting materials will only be permitted if it is treated to the TM standards before discharge to the storm drains or disposal to landfill.</li> </ul>	N/A

Types of Impacts	Mitigation Measures	Status
	<i>General Construction Activities</i>	
	<ul style="list-style-type: none"> <li>• Debris and rubbish on site should be collected, handled and disposed of properly to avoid entering the water column and cause water quality impacts.</li> <li>• All fuel tanks and storage areas will be provided with locks and be located on sealed areas (within bunds of a capacity equal to 110% of the storage capacity of the largest tank or 20% by volume of the fuel stored in that areas, whichever in the greatest).</li> </ul>	<p style="text-align: center;">^</p> <p style="text-align: center;">^</p>
	<i>Sewage Effluent</i>	
	<ul style="list-style-type: none"> <li>• Construction work force sewage discharges from fixed toilet facilities on-site should be connected to the nearby existing trunk sewer wherever feasible. However, for areas where existing trunk sewer is not available, it is recommended that appropriate and adequate on site portable chemical toilets should be provided by a licensed contractor who will be responsible for appropriate disposal and maintenance of these facilities.</li> <li>• It is considered that sewage discharges could also be treated by on-site septic tanks and soakaway. Minimum clearance away from streams and catchments and other requirements for the proposed septic tank and soakaway should be referred to EPD's Practice Note for Professional Persons, Drainage Plans.</li> </ul>	<p style="text-align: center;">^</p> <p style="text-align: center;">N/A</p>
<b>Waste</b>	<i>General</i>	
	<ul style="list-style-type: none"> <li>• Training and instruction shall be given at a site to construction staff to increase awareness and draw attention to waste management issues and the need to minimise waste generation. The training requirement shall be included in the site waste management plan.</li> </ul>	<p style="text-align: center;">^</p>
	<i>Storage, Collection and Transportation of Waste</i>	
	<ul style="list-style-type: none"> <li>• Wastes shall be handled and stored in a manner to ensure that they are held securely without loss or leakage.</li> <li>• Authorised or licensed waste hauliers shall be used and they shall only collect wastes prescribed by their permits.</li> <li>• Waste shall be removed on a daily basis.</li> <li>• Waste storage area shall be maintained and cleaned on a daily basis.</li> <li>• Windblown litter and dust during transportation shall be minimised by either covering trucks or transporting wastes in enclosed containers.</li> <li>• Obtain necessary waste disposal permits from the appropriate authorities if they are required.</li> <li>• Wastes shall be disposed of at licensed waste disposal facilities.</li> <li>• Develop procedure such as ticketing system to facilitate tracking of loads, particularly for chemical waste, and to ensure that illegal disposal of wastes does not occur.</li> </ul>	<p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p>
	<ul style="list-style-type: none"> <li>• Maintain records of the quantities of wastes generated, recycled and disposed.</li> </ul>	<p style="text-align: center;">^</p>
	<i>Surplus Excavated Materials</i>	
	<ul style="list-style-type: none"> <li>• Due to the high risk of loose material being washed into the existing nullah, stockpile materials should be properly compacted and covered from water erosion and located at least 10m away from the nullah wall.</li> </ul>	<p style="text-align: center;">^</p>
<i>Construction and Demolition (C&amp;D) Waste</i>		

Types of Impacts	Mitigation Measures	Status
	<ul style="list-style-type: none"> <li>• Careful design, planning and good site management shall be adopted to minimise over-ordering and generation of waste materials such as concrete grouts.</li> <li>• The handling and disposal of bentonite slurries shall be undertaken in accordance with Practice Note for Professional Persons – Construction Site Drainage (ProPECC PN 1/94) on construction site drainage.</li> <li>• Construction and demolition (C&amp;D) material shall be segregated to inert and non-inert parts. The inert portion shall re-used at areas of reclamation or land formation, or to public filling area shall such allocation is deemed necessary. The non-inert portion shall be disposed of to landfill.</li> </ul>	<p style="text-align: center;">^</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">^</p>
	<p><i>Chemical Waste</i></p> <ul style="list-style-type: none"> <li>• Chemical waste that is produce during construction shall be handled in accordance with the Cod of Practice on the Packaging, Handling and Storage of Chemical Wastes.</li> <li>• Containers used for the storage of chemical wastes should: <ul style="list-style-type: none"> <li>a. Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed;</li> <li>b. Have a capacity of less than 450 litres unless the specifications have been approved by the EPD;</li> <li>c. Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Chemical Waste Regulations.</li> </ul> </li> <li>• The storage area for chemical wastes should: <ul style="list-style-type: none"> <li>a. Be clearly labelled and used solely for the storage of chemical waste;</li> <li>b. Be enclosed on at least 3 sides;</li> <li>c. Have an impermeable floor and bunding of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is largest;</li> <li>d. Have adequate ventilation;</li> <li>e. Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste if necessary);</li> <li>f. Be arranged so that incompatible materials are adequately separated.</li> </ul> </li> <li>• Disposal of chemical waste shall be via a licensed waste collector; and to a facility licensed to receive chemical waste; or a reuser of the waste (under approval from EPD).</li> </ul>	<p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p>
	<p><i>General Refuse</i></p> <ul style="list-style-type: none"> <li>• General refuse generated on-site shall be stored in enclosed bins or compaction unit separate from C&amp;D and chemical wastes. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&amp;D and chemical wastes, on a daily for every second day basis to minimise odour, pest and litter impacts. The burning of refuse on construction sites is prohibited by law.</li> <li>• Reusable rather than disposable dishware shall be used if feasible.</li> </ul>	<p style="text-align: center;">^</p> <p style="text-align: center;">^</p>

Types of Impacts	Mitigation Measures	Status
Ecology	<ul style="list-style-type: none"> <li>• A sediment barrier shall be erected to minimize stream sedimentation at downstream of the project boundary of the Toll Plaza.</li> </ul>	N/A
	<ul style="list-style-type: none"> <li>• Conduct a tree survey before commencement of the construction work.</li> </ul>	^
	<ul style="list-style-type: none"> <li>• All measures recommended in the approved landscape proposals under Condition 2.4 in EP above shall be fully implemented in accordance with the details and time schedule set out in the submission.</li> </ul>	^
	<ul style="list-style-type: none"> <li>• Loss of the adjacent woodland due to temporary land take shall be returned to the original status immediately.</li> </ul>	N/A
	<ul style="list-style-type: none"> <li>• Wild and uncontrolled fire shall be strictly prohibited</li> <li>• Fences shall be erected along the boundary of the construction sites at the Toll Plaza before commencement of works, to prevent tipping, vehicle movements, and encroachment of personnel onto adjacent wooded areas.</li> </ul>	^ N/A
Landscape and Visual Impact	<ul style="list-style-type: none"> <li>• Landscape mitigation measure 1 (LMM1) – Construction programming and management. The periphery of the works areas at street level shall be managed so that they do not appear cluttered, untidy and unattractive and inconvenient to pedestrians. For example, all hoarding shall be colorfully designed with interesting motifs demonstrating the work of Highways Department. Hoardings with bland colours shall be avoided.</li> </ul>	^
	<ul style="list-style-type: none"> <li>• Landscape mitigation measure 2 (LMM2) – Advanced planting and erosion control works. Where possible, the transplantation of existing valuable trees, the stockpiling of topsoil, new planting and erosion control works shall be carried out as early as possible in the construction period instead of at the end. This will assist in maximizing the time for carrying out transplantation and new planting, resulting in a higher success rate for the survival of transplantation and new planting, resulting in a higher success rate for the survival of transplanted trees and the establishment of new screen trees. The stockpiling of topsoil will provide an abundant use of on-site material for growing media. During detailed design, the issue of stockpiling of topsoil in a manner that would avoid washing into the drainage scheme should be examined comprehensively.</li> </ul>	^
	<ul style="list-style-type: none"> <li>• Measurement of vibration would also be carried out on a need basis during the piling work</li> </ul>	^

Remarks:

- |     |                                   |   |  |
|-----|-----------------------------------|---|--|
| ^   | Compliance of mitigation measure; | X | Non-compliance of mitigation measure;          |
| N/A | Not Applicable;                   | • | Non-compliance but rectified by the contractor |

---

---

**APPENDIX L  
CONSTRUCTION PROGRAMME**

---

---





Activity ID	Activity Description	Orig. Durn.	Early Start	Early Finish	Late Start	Late Finish	2005												2006					
							OCT			NOV			DEC			JAN								
							17	24	31	7	14	21	28	5	12	19	26	2	9	16	23			
SD3420	D3-Up - Cast 10 Segments Type B	19	31OCT05	20NOV05	24AUG05	13SEP05																		
SD3420A	D3-Down - Cast 10 Segments Type B	19	31OCT05	20NOV05	06SEP05	26SEP05																		
SD3430	D2-Pierhead & Up - Cast 14 Segments Type B	22	14NOV05	07DEC05	09AUG05	01SEP05																		
SD3430A	D2-Down - Cast 13 Segments Type B	22	19NOV05	13DEC05	09AUG05	01SEP05																		
SD3440	D1-Pierhead & Up - Cast 11 Segs Type B	20	21NOV05	13DEC05	14SEP05	06OCT05																		
SD3440A	D1-Down - Cast 10 Segments Type B	19	21NOV05	12DEC05	27SEP05	19OCT05																		
SD3390	D6-Pierhead & Up - Cast 9 seg Type B	16	08DEC05	24DEC05	02SEP05	20SEP05																		
SD3390A	D6-Pierhead & Down - Cast 9 seg Type B	16	14DEC05	30DEC05	02SEP05	20SEP05																		
SD3320	C6 Slip C-Up - Cast 3 Segments Type B	6	26DEC05	31DEC05	21SEP05	26SEP05																		
SD3450	Abutment D - Cast 3 Segments Type B	6	31DEC05	06JAN06	21SEP05	26SEP05																		
SD3460	P19 Slip C-Up - Cast 10 Segments Type B	19	02JAN06	21JAN06	27SEP05	19OCT05																		
SD3460A	P19 Slip C-Down - Cast 10 Segments Type B	19	07JAN06	27JAN06	27SEP05	19OCT05																		
SD3470	P19 Slip D-Up - Cast 8 Segments Type B	16	14DEC05	30DEC05	10OCT05	26OCT05																		
SD3470A	P19 Slip D-Down - Cast 8 Segments Type B	16	14DEC05	30DEC05	07OCT05	24OCT05																		
SD3370	D8-Up - Cast 15 Segments Type B	25	31DEC05	27JAN06	27OCT05	23NOV05																		
SD3370A	D8-Down - Cast 15 Segments Type B	25	31DEC05	27JAN06	25OCT05	21NOV05																		
<b>Segmental Deck Casting (Type C Units)</b>																								
SD3210	PA/R-Up - Cast 9 seg Type C	18	20OCT05	08NOV05	30NOV04	20DEC04																		
<b>Precast Parapet Panel Casting</b>																								
PP2000	Casting Type I Parapet Units 1 - 265	55	20OCT05A	22DEC05	20OCT05A	29JUL05																		
PP2010	Casting Type I Parapet Units 266 - 565	45	23DEC05	18FEB06	03SEP05	28OCT05																		
PP2100	Casting Type II Parapet Units 1 - 265	55	15OCT05A	16DEC05	15OCT05A	01JUN05																		
PP2110	Casting Type II Parapet Units 266 - 565	45	17DEC05	13FEB06	29JUL05	20SEP05																		
PP2200	Casting Type III Parapet Units 1 - 22	22	29OCT05	23NOV05	02JUL05	27JUL05																		
PP2300	Casting Type IV Parapet Units 1 - 180	70	10NOV05	04FEB06	09JUN05	31AUG05																		
PP2400	Casting Type V Parapet Units 1 - 180	70	20OCT05	11JAN06	13APR05	06JUL05																		
PP2410	Casting Type V Parapet Units 181 - 383	70	12JAN06	07APR06	13AUG05	05NOV05																		
<b>Noise Barriers &amp; Enclosures</b>																								
NB1010	Noise Encl' - Slip Rd A - Design & Shop Drawings	23	07JUL05A	25OCT05	07JUL05A	14APR05																		
NB1020	Noise Encl' - Slip Rd A - Eng. Review & Approval	28	20OCT05	16NOV05	09APR05	06MAY05																		
NB1030	Noise Encl' - Slip Rd A - Materials Purchasing	60	17NOV05	27JAN06	07MAY05	18JUL05																		
NB1100	Noise Encl' - Slip Rd B - Design & Shop Drawings	23	07JUL05A	25OCT05	07JUL05A	29APR05																		
NB1110	Noise Encl' - Slip Rd B - Eng. Review & Approval	28	20OCT05	16NOV05	25APR05	22MAY05																		

Start Date 23SEP03  
 Finish Date 04JUL08  
 Data Date 20OCT05

P3 File : LU25

Sheet 2 of 20

Highways Department Contract No. HY/2003/01  
 Route 8 - Lai Chi Kok Viaduct  
 3 month Rolling Programme  
 From 20 October 2005









Activity ID	Activity Description	Orig. Durn.	Early Start	Early Finish	Late Start	Late Finish	2005					2006									
							OCT		NOV			DEC			JAN						
							17	24	31	7	14	21	28	5	12	19	26	2	9	16	23
<b>Main Line - Segmental Deck Const'n (Lift Frames)</b>																					
BD1015	B1 - 28 seg Type B	12	30NOV05	13DEC05	01MAR05	14MAR05															
BD1005	Abut B - B1 Insitu Stitch	3	14DEC05	16DEC05	05AUG05	08AUG05															
BD1025	B2 - 22 seg Type B	10	17NOV05	28NOV05	03MAR05	14MAR05															
BD1027	B1 - B2 Insitu Stitch	3	14DEC05	16DEC05	15MAR05	17MAR05															
BD1035	B3 - 28 seg Type B	12	13DEC05	27DEC05	06JUN05	20JUN05															
BD1045	B2 - B3 Insitu Stitch	3	28DEC05	30DEC05	05AUG05	08AUG05															
<b>At Grade Works - Lai Po Road</b>																					
<b>Temporary Traffic Management Schemes</b>																					
WT3100	3rd. TTMS Lai Po Road - Prepare for Review	18	23NOV05	13DEC05	11MAY05	31MAY05															
WT3110	3rd. TTMS Lai Po Road - CRE Endorsement	6	21DEC05	28DEC05	02JUN05	08JUN05															
WT3120	3rd. TTMS Lai Po Road - Roadworks Advice	6	29DEC05	05JAN06	09JUN05	16JUN05															
WT3130	3rd. TTMS Lai Po Rd - Site Preparation for Divsn	18	06JAN06	26JAN06	17JUN05	08JUL05															
WT4000	TTMS Deck Erect'n @ Rd D S/B -Prepare for Review	18	20OCT05	09NOV05	12JUN08	04JUL08															
WT4010	TTMS Deck Erect'n @ Rd D S/B - CRE Endorsement	6	20OCT05	26OCT05	23NOV04	29NOV04															
WT4020	TTMS Deck Erect'n @ Rd D S/B - Roadworks Advice	6	27OCT05	02NOV05	30NOV04	06DEC04															
WT4030	TTMS Deck Erect'n @ Rd D S/B - Site Preparation	6	03NOV05	09NOV05	07DEC04	13DEC04															
WT4040	TTMS Deck Erect'n @ Rd D S/B - Implementation	60*	10NOV05	20JAN06	14DEC04	05OCT05															
<b>Earthworks &amp; Slope Works</b>																					
WE1030	Lai Po Road S/B - Remove Segment Storage Area	6	29NOV05	05DEC05	26OCT05	01NOV05															
<b>Retaining Wall LCK-R2</b>																					
WW2010	Ret. Wall LCK-R2 - Bases	24	13DEC05	11JAN06	18JAN05	17FEB05															
WW2020	Ret. Wall LCK-R2 - Walls	42	28DEC05	18FEB06	01FEB05	24MAR05															
<b>Kiosk at Lai Wan Interchange</b>																					
WK1000	Kiosk at Lai Wan Interchange - Structure	48	25NOV05	21JAN06	17AUG05	14OCT05															
<b>Lai Po Road Fire Hydrant Pump House</b>																					
WH1000	Lai Po Rd. F/H Pump House - Plate Load Test	6	06DEC05	12DEC05	22JUL06	28JUL06															
WH1010	Lai Po Rd. F/H Pump House - Structure	24	13DEC05	11JAN06	31JUL06	26AUG06															
WH1020	Lai Po Rd. F/H Pump House - Waterproofing	12	12JAN06	25JAN06	02SEP06	15SEP06															
WH1040	Lai Po Rd. F/H Pump House - MVAC Installation	30	12JAN06	18FEB06	28AUG06	03OCT06															

Start Date  
Finish Date  
Data Date

23SEP03  
04JUL08  
20OCT05

P3 File : LU25

Sheet 6 of 20

Highways Department Contract No. HY/2003/01  
Route 8 - Lai Chi Kok Viaduct  
3 month Rolling Programme  
From 20 October 2005



Activity ID	Activity Description	Orig. Durn.	Early Start	Early Finish	Late Start	Late Finish	2005										2006	
							OCT			NOV				DEC			JAN	
							17	24	31	7	14	21	28	5	12	19	26	2
<b>Viaduct - Main Line - Piers P7 to P10</b>																		
<b>Substructure</b>																		
MS2052	P7 Install Bearings	2	20OCT05	21OCT05	07NOV06	08NOV06	■ MS2052											
<b>Main Line - Segmental Deck Construction (Crane)</b>																		
MD2120	P10/L - 1st. Pair - 2 Segments Type A	6	20OCT05	26OCT05	23MAY05	28MAY05	■ MD2120											
MD2130	P10/R - 1st. Pair - 2 Segments Type A	6	24OCT05	29OCT05	26MAY05	01JUN05	■ MD2130											
<b>Main Line - Segmental Deck Construction (Gantry)</b>																		
MD2065	P8/L - 30 Segments Type A	13	20OCT05	03NOV05	21APR05	06MAY05	■ MD2065											
MD2075	P8/R - 30 Segments Type A	13	20OCT05	03NOV05	21APR05	06MAY05	■ MD2075											
MD2077	P7-P8 Insitu Stiches	3	04NOV05	07NOV05	07MAY05	10MAY05	■ MD2077											
MD2080	Launch Gantry to P8/P9	2	08NOV05	09NOV05	11MAY05	12MAY05	■ MD2080											
MD2095	P9/R - 28 Segments Type A	12	10NOV05	23NOV05	13MAY05	26MAY05	■ MD2095											
MD2105	P9/L - 24 Segments Type A	12	10NOV05	23NOV05	13MAY05	26MAY05	■ MD2105											
MD2107	P8-P9 Insitu Stiches	3	24NOV05	26NOV05	27MAY05	30MAY05	■ MD2107											
MD2110	Launch Gantry to P9/P10	2	28NOV05	29NOV05	31MAY05	01JUN05	■ MD2110											
MD2125	P10/L - 26 Segments Type A	14	30NOV05	15DEC05	02JUN05	18JUN05	■ MD2125											
MD2135	P10/R - 24 Segments Type A	14	30NOV05	15DEC05	02JUN05	18JUN05	■ MD2135											
MD2145	P9-P10 Insitu Stiches	3	16DEC05	19DEC05	20JUN05	22JUN05	■ MD2145											
<b>Superstructure Finishing Works Required for TCSS</b>																		
MF2000	P7 to P10 - Parapets P7 to P8 (incl earthing)	36	22NOV05	04JAN06	30JUN05	11AUG05	■ MF2000											
MF2002	P7 to P10 - Parapets P9 to P10 (incl earthing)	36	23DEC05	08FEB06	30JUL05	09SEP05	■ MF2002											
MF2005	P7 to P10 - Insitu Slab to Under Median Barrier	48	22NOV05	18JAN06	21JUN05	16AUG05	■ MF2005											
MF2007	P7 to P10 - Median Barrier (incl earthing)	48	20DEC05	18FEB06	20JUL05	13SEP05	■ MF2007											
<b>At Grade Works - Lai Chi Kok Interchange</b>																		
<b>Temporary Traffic Management Schemes</b>																		
MT1300	2nd. TTMS Butterfly Valley Rd-Prepare for Review	12	20OCT05	02NOV05	19JUN08	04JUL08	■ MT1300											
MT1310	2nd. TTMS Butterfly Valley Rd - CRE Endorsement	6	20OCT05	26OCT05	08JUN05	15JUN05	■ MT1310											
MT1320	2nd. TTMS Butterfly Valley Rd - Roadworks Advice	6	27OCT05	02NOV05	16JUN05	22JUN05	■ MT1320											
MT1330	2nd. TTMS Butterfly Valley Rd - Prepare	18	03NOV05	23NOV05	23JUN05	14JUL05	■ MT1330											
MT1400	3rd TTMS Butterfly Valley Rd -Prepare for Review	12	23NOV05	06DEC05	11MAY05	24MAY05	■ MT1400											
MT1410	3rd. TTMS Butterfly Valley Rd - CRE Endorsement	6	21DEC05	28DEC05	10SEP05	16SEP05	■ MT1410											
MT1420	3rd. TTMS Butterfly Valley Rd - Roadworks Advice	6	29DEC05	05JAN06	17SEP05	24SEP05	■ MT1420											

Start Date  
Finish Date  
Data Date

23SEP03  
04JUL08  
20OCT05

P3 File : LU25

Sheet 7 of 20

Highways Department Contract No. HY/2003/01  
Route 8 - Lai Chi Kok Viaduct  
3 month Rolling Programme  
From 20 October 2005













Activity ID	Activity Description	Orig. Durn.	Early Start	Early Finish	Late Start	Late Finish	2005												2006																																	
							OCT			NOV			DEC			JAN																																				
							17	24	31	7	14	21	28	5	12	19	26	2	9	16	23	3																														
<b>At Grade Works - Butterfly Valley</b>																																																				
<b>Temporary Traffic Management Schemes</b>																																																				
QT1040	TTA Butterfly Valley (CCR-S6) - Implementation	528*	07FEB04A	05NOV05	07FEB04A	20OCT05																																														
QT2000	TTMS MainLine Deck@ CC Rd E/B-Prepare for Review	12	22OCT05	04NOV05	19APR05	03MAY05																																														
QT2010	TTMS MainLine Deck@ CC Rd E/B - CRE Endorsement	6	23NOV05	29NOV05	20JUL05	26JUL05																																														
QT2020	TTMS MainLine Deck@ CC Rd E/B - Roadworks Advice	12	30NOV05	13DEC05	27JUL05	09AUG05																																														
QT2030	TTMS MainLine Deck@ CC Rd E/B - Site Preparation	6	14DEC05	20DEC05	10AUG05	16AUG05																																														
QT2100	TTMS Slip RdD Deck@ CC Rd E/B-Prepare for Review	18	20OCT05	09NOV05	12APR05	03MAY05																																														
QT2110	TTMS Slip Rd D Deck@ CC Rd E/B - CRE Endorsement	6	23NOV05	29NOV05	17AUG05	23AUG05																																														
QT2120	TTMS Slip RdD Deck@ CC Rd E/B - Roadworks Advice	12	30NOV05	13DEC05	24AUG05	06SEP05																																														
QT2130	TTMS Slip RdD Deck@ CC Rd E/B - Site Preparation	6	16DEC05	22DEC05	09SEP05	15SEP05																																														
<b>Earthworks &amp; Slope Works - CCR-S6</b>																																																				
QE1300	Slope CCR-S6 - Slope Finishes	75	04MAR05A	05NOV05	04MAR05A	20OCT05																																														
<b>Utilities &amp; Roadworks</b>																																																				
QR1040	WSD Access Road - Divert Junction to Clear P16/L	6	22OCT05	28OCT05	25MAR05	31MAR05																																														
QR1060	WSD Access Road - Permanent C/Way P18 to P19	36	22DEC05	07FEB06	10OCT05	21NOV05																																														
<b>Landscape Works</b>																																																				
QX1020	Landscaping - Soiling & Planting on Slope CCR-S6	75	07NOV05*	07FEB06	21OCT05	18JAN06																																														
<b>Viaduct - Slip Road C</b>																																																				
<b>Substructure</b>																																																				
CS1130	Abutment C - Backfill & Remove Temporary Works	4	21SEP05A	20OCT05	21SEP05A	24JUL06																																														
CS1265	C2 - Install Bearings	3	27OCT05	29OCT05	20JUL05	22JUL05																																														
CS1325	C3 - Install Bearings	6	20OCT05	26OCT05	16JUL05	22JUL05																																														
CS1380	C4 - Pier Head	12	20OCT05	02NOV05	30JUN05	14JUL05																																														
CS1432	C5/R - Install Sheet Temporary Piles	5	19OCT05A	22OCT05	19OCT05A	22APR05																																														
CS1435	C5/R - Excavate, Strut & Break Down Piles	12	24OCT05	05NOV05	23APR05	07MAY05																																														
CS1436	C5/R - Pile Cap & Pier Kicker	12	07NOV05	19NOV05	09MAY05	21MAY05																																														
CS1437	C5/R - Backfill & Remove Temporary Works	6	21NOV05	26NOV05	23MAY05	28MAY05																																														
CS1438	C5/R - Pier	6	28NOV05	03DEC05	30MAY05	04JUN05																																														
CS1440	C5/L - C5/R Portal	24	05DEC05	03JAN06	06JUN05	05JUL05																																														
CS1445	C5/L - C5/R Portal - Cure & Strike Form/Falsewk	14	04JAN06	19JAN06	06JUL05	21JUL05																																														
CS1551	C6/R & C6/L - Portal Frame - Cure & Strike F/wk	14	06SEP05A	22OCT05	06SEP05A	20JUN05																																														

Start Date  
Finish Date  
Data Date


23SEP03  
04JUL08  
20OCT05

P3 File : LU25

Sheet 12 of 20

Highways Department Contract No. HY/2003/01  
Route 8 - Lai Chi Kok Viaduct  
3 month Rolling Programme  
From 20 October 2005





Start Date  
Finish Date  
Data Date

23SEP03  
04JUL08  
20OCT05

P3 File : LU25

Sheet 13 of 20

Highways Department Contract No. HY/2003/01  
Route 8 - Lai Chi Kok Viaduct  
3 month Rolling Programme  
From 20 October 2005



Activity ID	Activity Description	Orig. Durn.	Early Start	Early Finish	Late Start	Late Finish	2005												2006						
							OCT			NOV			DEC			JAN									
							17	24	31	7	14	21	28	5	12	19	26	2	9	16	23	3			
DS1610	D10 - Excavate, Strut & Break Down Piles	12	18OCT05A	28OCT05	18OCT05A	02JUL05	[Gantt bar for DS1610]																		
DS1620	D10 - Pile Cap & Pier Kicker	12	29OCT05	11NOV05	04JUL05	16JUL05	[Gantt bar for DS1620]																		
DS1630	D10 - Backfill & Remove Temporary Works	4	12NOV05	16NOV05	18JUL05	21JUL05	[Gantt bar for DS1630]																		
DS1640	D10 - Pier	12	17NOV05	30NOV05	22JUL05	04AUG05	[Gantt bar for DS1640]																		
DS1650	D10 - Pier Head	24	01DEC05	29DEC05	05AUG05	01SEP05	[Gantt bar for DS1650]																		
<b>Slip Road D - Segmental Deck Const'n (Crane)</b>																						DD1015			
DD1015	D10 - 22 seg Type B	10	17JAN06	27JAN06	12SEP05	23SEP05	[Gantt bar for DD1015]																		
DD1110	D5 - Pierhead Segment - 1 Segment Type B	6	21NOV05*	26NOV05	15AUG05	20AUG05	[Gantt bar for DD1110]																		
DD1115	D5 - 28 seg Type B	7	05DEC05	12DEC05	25OCT05	01NOV05	[Gantt bar for DD1115]																		
DD1130	D4 - Pierhead Segment - 1 Segment Type B	6	28NOV05	03DEC05	22AUG05	27AUG05	[Gantt bar for DD1130]																		
DD1135	D4 - 28 Segments Type B	7	08DEC05	15DEC05	01SEP05	08SEP05	[Gantt bar for DD1135]																		
DD1137	D4 to D5 - Insitu Stitch	3	16DEC05	19DEC05	02NOV05	04NOV05	[Gantt bar for DD1137]																		
<b>Lai Wan Road Overpass</b>																									
<b>Temporary Traffic Management Schemes</b>																									
LT2120	TTMS LW Rd (for W/B Deck) - Roadworks Advice	6	20OCT05	25OCT05	21JUN08	26JUN08	[Gantt bar for LT2120]																		
LT2130	TTMS LW Rd (for W/B Deck) - Site Preparation	6	26OCT05	01NOV05	27JUN08	04JUL08	[Gantt bar for LT2130]																		
LT2200	TTMS LW Rd (for E/B Deck) - Prepare for Review	12	20OCT05	02NOV05	19JUN08	04JUL08	[Gantt bar for LT2200]																		
LT2210	TTMS LW Rd (for E/B Deck) - CRE Endorsement	6	20OCT05	25OCT05	08JUL05	13JUL05	[Gantt bar for LT2210]																		
LT2220	TTMS LW Rd (for E/B Deck) - Roadworks Advice	6	26OCT05	31OCT05	14JUL05	19JUL05	[Gantt bar for LT2220]																		
LT2230	TTMS LW Rd (for E/B Deck) - Site Preparation	6	01NOV05	07NOV05	20JUL05	26JUL05	[Gantt bar for LT2230]																		
LT2240	TTMS LW Rd (for E/B Deck) - Implementation	143*	18JAN06	11JUL06	27JUL05	07FEB06	[Gantt bar for LT2240]																		
LT3000	TTMS CC Rd (on W/B Deck) - Prepare for Review	12	22OCT05	04NOV05	12APR05	25APR05	[Gantt bar for LT3000]																		
LT3010	TTMS CC Rd (on W/B Deck) - CRE Endorsement	6	23NOV05	28NOV05	24OCT05	29OCT05	[Gantt bar for LT3010]																		
LT3020	TTMS CC Rd (on W/B Deck) - Roadworks Advice	6	29NOV05	04DEC05	30OCT05	04NOV05	[Gantt bar for LT3020]																		
LT3030	TTMS CC Rd (on W/B Deck) - Site Preparation	6	05DEC05	10DEC05	05NOV05	11NOV05	[Gantt bar for LT3030]																		
LT3100	TTMS CC Rd (on E/B Deck) - Prepare for Review	12	21DEC05	05JAN06	29AUG05	10SEP05	[Gantt bar for LT3100]																		
<b>West Bound - Enabling &amp; Piling Works</b>																									
LP1390	D14 - Piling (2No. @ 1500mm dia.)	20	26SEP05A	02NOV05	26SEP05A	18JUN05	[Gantt bar for LP1390]																		
LP1400	D14 - Pile Testing	6	15NOV05	21NOV05	02JUL05	08JUL05	[Gantt bar for LP1400]																		
<b>West Bound - Substructure</b>																									
LS1065	Abutment DA1 - Install Bearings	6	27OCT05	02NOV05	27JUN08	04JUL08	[Gantt bar for LS1065]																		
LS1135	D11 - Bearings	3	20OCT05	22OCT05	02JUL08	04JUL08	[Gantt bar for LS1135]																		
LS1185	D12 - Install Bearings	3	27OCT05	29OCT05	02JUL08	04JUL08	[Gantt bar for LS1185]																		

Start Date  
Finish Date  
Data Date

23SEP03  
04JUL08  
20OCT05

P3 File : LU25

Sheet 14 of 20

Highways Department Contract No. HY/2003/01  
Route 8 - Lai Chi Kok Viaduct  
3 month Rolling Programme  
From 20 October 2005



Activity ID	Activity Description	Orig. Durn.	Early Start	Early Finish	Late Start	Late Finish	2005												2006						
							OCT			NOV			DEC			JAN									
							17	24	31	7	14	21	28	5	12	19	26	2	9	16	23				
LS1235	D13 - Install Bearings	3	27OCT05	29OCT05	10SEP05	13SEP05																			
LS1240	D14 - Install Sheet Temporary Piles	6	22NOV05	28NOV05	09JUL05	15JUL05																			
LS1250	D14 - Excavate, Strut & Break Down Piles	18	29NOV05	19DEC05	16JUL05	05AUG05																			
LS1260	D14 - Pile Cap & Pier Kicker	12	20DEC05	04JAN06	06AUG05	19AUG05																			
LS1270	D14 - Backfill & Remove Temporary Works	3	05JAN06	07JAN06	20AUG05	23AUG05																			
LS1280	D14 - Pier (incl. Pier Head)	12	09JAN06	21JAN06	24AUG05	06SEP05																			
LS1286	Abutment DA2 - Remove Existig Rockfall Fence	3	20OCT05	22OCT05	04APR05	07APR05																			
LS1287	Abutment DA2 - Remove Existing Footpath	6	24OCT05	29OCT05	08APR05	14APR05																			
LS1288	Abutment DA2 - Re-instate Rockfall Fence	3	31OCT05	02NOV05	15APR05	18APR05																			
LS1290	Abutment DA2 - Utility Trial Trenches	3	31OCT05	02NOV05	15APR05	18APR05																			
LS1310	Abutment DA2 - Excavation in Rock for Footing	24	03NOV05	30NOV05	19APR05	17MAY05																			
LS1320	Abutment DA2 - Mass Concrete Fill Under Footing	12	01DEC05	14DEC05	18MAY05	31MAY05																			
LS1330	Abutment DA2 - Footing	18	15DEC05	06JAN06	01JUN05	22JUN05																			
LS1340	Abutment DA2 - Bearing Shelf & Walls	24	07JAN06	07FEB06	23JUN05	21JUL05																			
<b>East Bound - Substructure</b>																									
LS2050	Abutment CA1 - Install Bearings	6	27OCT05	02NOV05	27JUN08	04JUL08																			
LS2105	C11 - Install Bearings	6	20OCT05	26OCT05	27JUN08	04JUL08																			
LS2155	C12 - Install Bearings	6	20OCT05	26OCT05	27JUN08	04JUL08																			
LS2205	C13 - Install Bearings	6	20OCT05	26OCT05	10AUG05	16AUG05																			
LS2220	C14 - Excavate for Footing	12	05DEC05	17DEC05	16JUN05	29JUN05																			
LS2230	C14 - Footing & Pier Kicker	12	19DEC05	03JAN06	30JUN05	14JUL05																			
LS2240	C14 - Backfill & Remove Temporary Works	4	04JAN06	07JAN06	15JUL05	19JUL05																			
LS2250	C14 - Pier (incl. Pier Head)	18	09JAN06	28JAN06	20JUL05	09AUG05																			
LS2260	Abutment CA2 - Excavation in Rock for Footing	12	05DEC05	17DEC05	14JUN05	27JUN05																			
LS2270	Abutment CA2 - Footing	12	19DEC05	03JAN06	28JUN05	12JUL05																			
LS2280	Abutment CA2 - Bearing Shelf & Walls	24	04JAN06	03FEB06	13JUL05	09AUG05																			
<b>West Bound - Insitu Deck</b>																									
LD1014	Lai Wan O/pass W/B - Span St. 2 - Soffit	24	22JUN05A	21OCT05	22JUN05A	06SEP05																			
LD1016	Lai Wan O/pass W/B - Span St. 2 - 1st. Pour	36	26SEP05A	18NOV05	26SEP05A	06OCT05																			
LD1018	Lai Wan O/pass W/B - Span St. 2 - 2nd. Pour	24	19NOV05	16DEC05	07OCT05	04NOV05																			
LD1019	Lai Wan O/pass W/B - Span St. 2 - Stressing	6	17DEC05	23DEC05	05NOV05	11NOV05																			
LD1040	Lai Wan O/pass W/B - Demolish F/p for Stage 3	24	20OCT05	16NOV05	03AUG05	30AUG05																			

Start Date 23SEP03  
 Finish Date 04JUL08  
 Data Date 20OCT05

P3 File : LU25

Sheet 15 of 20

**Highways Department Contract No. HY/2003/01**  
**Route 8 - Lai Chi Kok Viaduct**  
**3 month Rolling Programme**  
**From 20 October 2005**



Activity ID	Activity Description	Orig. Durn.	Early Start	Early Finish	Late Start	Late Finish	2005																
							OCT			NOV			DEC			2006							
							17	24	31	7	14	21	28	5	12	19	26	2	9	16	23		
<b>East Bound - Insitu Deck</b>																							
LD2016	Lai Wan O/Pass E/B - Span St.2 - 1st. Pour	36	12SEP05A	16NOV05	12SEP05A	06SEP05																	
LD2018	Lai Wan O/Pass E/B - Span St.2 - 2nd Pour	24	17NOV05	14DEC05	07SEP05	06OCT05																	
LD2019	Lai Wan O/Pass E/B - Span St.2 - Stressing	6	15DEC05	21DEC05	07OCT05	14OCT05																	
LD2050	Lai Wan O/Pass E/B - Span St.3 - Ground Prep	18	18JAN06	10FEB06	27JUL05	16AUG05																	
<b>At Grade Works - Ching Cheung Road at LCK Park</b>																							
<b>Temporary Traffic Management Schemes</b>																							
NT2050	2nd. TTMS CC Rd (E/B C/Way) - Prepare for Review	12	23NOV05	06DEC05	11MAY05	24MAY05																	
NT2060	2nd. TTMS CC Rd (E/B C/Way) - CRE Endorsement	6	21DEC05	26DEC05	19OCT06	24OCT06																	
NT2070	2nd. TTMS CC Rd (E/B C/Way) - Roadworks Advice	6	27DEC05	01JAN06	25OCT06	30OCT06																	
NT2080	2nd. TTMS CC Rd (E/B C/Way) - Site Preparation	6	03JAN06	09JAN06	31OCT06	06NOV06																	
<b>Retaining Wall CCR-R1 West Bound</b>																							
NW1030	W/B Ret. Wall CCR-R1A East - Excavate	48	24JUN05A	27OCT05	24JUN05A	30JUN05																	
NW1040	W/B Ret. Wall CCR-R1A East - Bases	48	04JUL05A	17NOV05	04JUL05A	22JUL05																	
NW1050	W/B Ret. Wall CCR-R1A East - Walls	72	13JUL05A	15DEC05	13JUL05A	19AUG05																	
NW1060	W/B Ret. Wall CCR-R1A East - B/fill & Remove T/W	36	02DEC05	14JAN06	06AUG05	16SEP05																	
NW1120	W/B Ret. Wall CCR-R1B - Excavate	15	07NOV05	23NOV05	09APR05	26APR05																	
NW1130	W/B Ret. Wall CCR-R1B - Bases	24	24NOV05	21DEC05	16APR05	14MAY05																	
NW1140	W/B Ret. Wall CCR-R1B - Walls	36	22DEC05	07FEB06	16MAY05	27JUN05																	
NW1200	W/B Ret. Wall CCR-R1A West - Excavate	15	20OCT05	05NOV05	11MAR05	28MAR05																	
NW1210	W/B Ret. Wall CCR-R1A West - Bases	24	27OCT05	23NOV05	18MAR05	15APR05																	
NW1220	W/B Ret. Wall CCR-R1A West - Walls	36	10NOV05	21DEC05	01APR05	14MAY05																	
NW1230	W/B Ret. Wall CCR-R1A West - B/fill Behind Wall	12	22DEC05	06JAN06	13JUL05	26JUL05																	
<b>Retaining Wall CCR-R1 East Bound</b>																							
NW2065	W/B Ret. Wall CCR-R1C (Bays 3 & 4) -Backfill	24	30MAY05A	22OCT05	30MAY05A	05JUL05																	
NW2070	W/B Ret. Wall CCR-R1C - Parapets on Wall	48	21NOV05	17JAN06	03AUG05	28SEP05																	
NW2140	W/B Ret. Wall CCR-R1D - Walls	72	25JAN05A	09NOV05	25JAN05A	13SEP05																	
NW2150	W/B Ret. Wall CCR-R1D -Backfill Behind Wall	24	30MAY05A	23NOV05	30MAY05A	28SEP05																	
NW2160	W/B Ret. Wall CCR-R1D -Parapets on Wall	60	18JAN06	31MAR06	29SEP05	09DEC05																	
NW2240	W/B Ret. Wall CCR-R1E - Parapets on Wall	24	24OCT05	19NOV05	06JUL05	02AUG05																	
<b>Drainage Works</b>																							
NA2010	C.C. Rd. W/B in New C/way - S/water Drainage E3	75	16JAN06	17APR06	26SEP05	23DEC05																	
NA3000	C.C. Rd. E/B in New C/way - Stormwater Drainage	75	24NOV05	24FEB06	24JAN06	25APR06																	

Start Date 23SEP03  
 Finish Date 04JUL08  
 Data Date 20OCT05

P3 File : LU25

Sheet 16 of 20

Highways Department Contract No. HY/2003/01  
 Route 8 - Lai Chi Kok Viaduct  
 3 month Rolling Programme  
 From 20 October 2005









Activity ID	Activity Description	Orig. Durn.	Early Start	Early Finish	Late Start	Late Finish	2005												2006								
							OCT			NOV			DEC			JAN											
							17	24	31	7	14	21	28	5	12	19	26	2	9	16	23						
<b>Slope Works Above Retaining Walls CCR-R3D, E &amp; F</b>																											
RE4205	Slope above CCR-R3E&F -Remove Piling Platform	6	19DEC05	24DEC05	21JUL05	27JUL05																					
RE4207	Slope above CCR-R3E&F -Excavate Slope	12	27DEC05	10JAN06	28JUL05	10AUG05																					
RE4210	Slope above CCR-R3E&F- Filter - Btm. to 1st Berm	6	11JAN06	17JAN06	11AUG05	17AUG05																					
RE4211	Slope above CCR-R3E&F -Rockfill-Bt'm to 1st Berm	12	18JAN06	03FEB06	18AUG05	31AUG05																					
<b>Earthworks &amp; Slope Works - CCR-S4</b>																											
RE4267	Slope CCR-S4 - Relocate Tem Rock Fence	24	20OCT05	16NOV05	12DEC05	10JAN06																					
RE4268	Slope CCR-S4 - Excavate & Bench Upper Slope	24	17NOV05	14DEC05	11JAN06	10FEB06																					
RE4280	Slope CCR-S4 - Fill and Compact	24	15DEC05	13JAN06	11FEB06	10MAR06																					
RE4285	Slope CCR-S4 - Form New Access Road at Footpath	24	15DEC05	13JAN06	11FEB06	10MAR06																					
RE4290	Slope CCR-S4 - Upper Slope Drainage	18	14JAN06	07FEB06	04JUL06	24JUL06																					
<b>Ching Cheung Road NTMM Retaining Wall A</b>																											
RW5990	NNTM Wall A - Excavate to Formation	36	24OCT05	03DEC05	07APR06	19MAY06																					
RW6000	NNTM Wall A - Bases	12	05DEC05	17DEC05	20MAY06	02JUN06																					
RW6010	NNTM Wall A - Walls	18	19DEC05	10JAN06	03JUN06	24JUN06																					
RW6020	NNTM Wall A - Drainage & Fill Behind Walls	12	11JAN06	24JAN06	26JUN06	10JUL06																					
<b>Drainage Works</b>																											
RR1015	1200 dia. Stormwater Diversion at Pier D4	58	21JUN05A	23NOV05	21JUN05A	04JUL08																					
<b>Utilities &amp; Roadworks</b>																											
RA3070	Ching Cheung Rd. New E/B - Sign Gantry Foundations	18	08DEC05	29DEC05	10DEC05	31DEC05																					
RA4000	Ching Cheung Rd. New E/B Slip Road - E&M +TCSS	75	24OCT05	20JAN06	26OCT05	23JAN06																					
RA4030	Ching Cheung Rd. New E/B - N/B Foundations Base	75	08DEC05	10MAR06	05MAY06	03AUG06																					
RA7000	Lai Wan Road - Watermains & Hydrants FH4 & FH5	24	04JAN06	03FEB06	11FEB06	10MAR06																					
<b>At Grade Works - Butterfly Valley Interchange</b>																											
<b>Earthworks &amp; Slope Works - 11NW-A/C26</b>																											
PE1010	Slope 11NW-A/C26 - Trim slope	12	01DEC05	14DEC05	11AUG06	24AUG06																					
PE1015	Slope 11NW-A/C26 - Platform for Soil Nailing	6	15DEC05	21DEC05	25AUG06	31AUG06																					
PE1017	Slope 11NW-A/C26 - Soil Nails - Test Nail	12	22DEC05	06JAN06	01SEP06	14SEP06																					
PE1020	Slope 11NW-A/C26 - Soil Nails (incl. Testing)	18	07JAN06	27JAN06	15SEP06	07OCT06																					
<b>Retaining Wall CCR-R5 (Pre-bored "H" Piles)</b>																											
PW2150	Ret. Wall CCR-R5 - R.C. Wall CCR-R5A	48	20OCT05	30NOV05	05AUG05	15SEP05																					
PW2220	Ret. Wall CCR-R5 - Coping & Facing to Ret Wall	90	05SEP05A	05JAN06	05SEP05A	08OCT05																					

Start Date 23SEP03  
 Finish Date 04JUL08  
 Data Date 20OCT05

P3 File : LU25

Sheet 19 of 20

Highways Department Contract No. HY/2003/01  
 Route 8 - Lai Chi Kok Viaduct  
 3 month Rolling Programme  
 From 20 October 2005





---

---

**APPENDIX M  
COMPLAINT LOG**

---

---

## Appendix M - Complaint Log

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
40318	Nob Hill	18 March 2004	<p>Kwai Tsing District Officer (KTDO) recently received a public noise complaint about construction noise generated from the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project, near Nob Hill, Lai Chi Kok. KTDO referred the complaint to the Highways Department (HyD) on the same day. HyD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 18 March 2004.</p> <p>The complaint was raised by the Citybase Property Management Ltd. (the management company of Nob Hill) and the Secretary of Nob Hill Owners Committee (Mr. Kevin Tse) about construction noise generated from the R8-LCKV Project at the work areas near Nob Hill. Mr. Kevin Tse mentioned that residents living in Nob Hill have greatly been affected by the noise impacts generating from the R8-LCKV construction works. He also requested relevant government departments to consider installing noise barrier along Ching Cheung Road and to work out possible measures to minimize the noise nuisances to the residents living in the vicinity.</p>	<p>Based on the information provided by the ER, the construction activities conducted in the vicinity of Nob Hill in the period between 2 and 18 March 2004 were:</p> <ul style="list-style-type: none"> <li>▪ Item 1 – Breaking off existing planter and excavate trial trench to expose underground utilities (using one to two backhoes)</li> <li>▪ Item 2 – Erect rock fall fence &amp; forming platform for pre-drilling (using one backhoe and occasionally one crane lorry)</li> <li>▪ Item 4 – Excavate further to expose all underground utilities (using hand tools)</li> <li>▪ Item 5 – Pre-drilling works (using one drilling rig)</li> </ul> <p>Considering the scale of work and the PMEs adopted, the ET believed that the construction noise impact at Nob Hill from the above construction activities of R8-LCKV was not significant.</p> <p>The bored piling work (Item 3) using one crawler crane and one oscillator was started on 19 March 2004, which was two days after the issue date of this complaint, so this activity was not considered in this report.</p> <p>According to the EM&amp;A Manuals, Nob Hill was not selected as Noise Monitoring Location (NML) for the Project. Therefore, no direct noise monitoring data could be provided for the complaint investigation. However, there was no noise level exceedance recorded at the nearby NML (NM4 – Mei Foo Sun Chuen, Phase 5) since the commencement of the project according to ET's inventory.</p> <p>During ET's weekly environmental site inspections on 3, 10, 17 March 2004, no serious noise nuisance induced by the Project works was observed at the sites near Nob Hill.</p> <p>Based on the joint site visit with the representative of HyD, IEC, RSS and ET to the Nob Hill on 30 March 2004, the major noise</p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				<p>source at Nob Hill was identified as traffic noise on Ching Cheung Road, which is located very close to this building, especially at or above the Podium Floor (i.e. 5/F).</p> <p>Based on the information obtained, this noise complaint is not considered due to the construction activities of the Project. Nevertheless, the Contractor was recommended to adopt good site practice to minimize the construction noise, such as:</p> <ul style="list-style-type: none"> <li>• To space out noisy equipment and position it as far away as possible from the sensitive receivers;</li> <li>• To avoid concurrent uses of noisy equipment near the sensitive area;</li> <li>• To ensure the equipment are maintaining in good operation condition; and</li> <li>• To turned off any idle equipment on site.</li> </ul> <p>Adding to that, ET is proposed to install one to two noise monitoring stations at Nob Hill in order to monitor the noise impact generated from the R8-LCKV Project to the resident of Nob Hill or the nearby buildings.</p>	

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
40330	Site Areas near Nob Hill	30 March 2004	<p>Highways Department (HyD) recently received a public noise complaint about construction noise generated from the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project, near Nob Hill, Lai Chi Kok. HyD referred the complaint to the RSS and subsequently referred to the ET Leader of the Project on 30 March 2004.</p> <p>The complaint was raised by Mr. Yau, the Office of DCV Member Mr. Cheung Wing Shum, regarding the high pitch construction noise generated at the R8-LCKV site which cause serious nuisance to the residents at Mei Foo.</p>	<p>Based on the information provided by the RSS, the Contractor was not aware of any high pitched construction noise arising from plant employed for their works. The noise complaint referred to may be originated from the damage of a gas main valve on the afternoon of 29 March 2004 in the vicinity of the junction of Mai Lai Road with Lai King Hill Road. The high pitched whistle apparently resulted from the damage which was repaired by TownGas in that afternoon.</p> <p>Based on the information obtained, this noise complaint is considered not due to the construction activities of the Project. Nevertheless, the Contractor was recommended to adopt good site practice to minimize the construction noise, such as:</p> <ul style="list-style-type: none"> <li>• To space out noisy equipment and position it as far away as possible from the sensitive receivers;</li> <li>• To avoid concurrent uses of noisy equipment near the sensitive area;</li> <li>• To ensure the equipment are maintaining in good operation condition; and</li> <li>• To turned off any idle equipment on site.</li> </ul>	Closed
40402	Nob Hill	06 April 2004	<p>A public noise complaint was received by the Contractor (NECSO) on 02 April 2004 regarding the noise generated from the Ching Cheung Road Widening Works of the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project, near Nob Hill, Lai Chi Kok.</p> <p>NECSO referred the complaint to the RSS and subsequently referred to the ET Leader of the Project on 6 April 2004</p>	<p>The complaint was raised by Ms Wong, regarding the noise generated from the Ching Cheung Road Widening Works of the R8-LCKV Project, which cause serious nuisance to her.</p> <p>Based on the information provided by the RSS, the plants employed by the Contractor for carrying out bored piling works in front of Nob Hill should not generate excessive noise. The RSS had also checked against the site records that no piling works was in progress in front of Nob Hill on 1-3 April 2004.</p> <p>According to telephone communication between the complainant (Ms Wong) and the RSS on 8 April 2004, the RSS reported that Ms Wong was not complaining about the construction noise generated by the R8-LCKV Project. She was actually complaining about the traffic noise she anticipated to be generated after completion of widening work at Ching Cheung</p>	Closed



Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				<p>Road in front of Nob Hill.</p> <p>During ET's weekly environmental site inspections on 17, 24 &amp; 31 March 2004 and 7 April 2004, no serious noise nuisance induced by the Project works was observed at the construction sites near Nob Hill.</p> <p>Based on the joint site visit with the representative of HyD, IEC, RSS and ET to the Nob Hill on 30 March 2004, the major noise source at Nob Hill was identified as traffic noise on Ching Cheung Road, which is located very close to this building, especially at or above the Podium Floor (i.e. 5/F).</p> <p>Based on the information obtained, this noise complaint is considered not due to the construction activities of the Project.</p> <p>Nevertheless, the Contractor was recommended to adopt good site practice to minimize the construction noise, such as</p> <ul style="list-style-type: none"> <li>• To space out noisy equipment and position it as far away as possible from the sensitive receivers;</li> <li>• To avoid concurrent uses of noisy equipment near the sensitive area;</li> <li>• To ensure the equipment are maintaining in good operation condition; and</li> <li>• To turned off any idle equipment on site.</li> </ul>	
40710	Pier P7 in Portion E1	10 July 2004	<p>A public complaint was raised on 30<sup>th</sup> June 2004 regarding the washout of muddy water from the site area of the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project, at Pier P7 onto Lai Chi Kok Road.</p> <p>The complaint was referred to the RSS on 3<sup>rd</sup> July 2004 and subsequently referred to the ET Leader of the Project on 10<sup>th</sup> July 2004.</p>	<p>Based on the information provided by the RSS, the spillage of muddy water was in fact due to a burst in a temporary water pipe being utilized in the piling operations at Pier P7 in Portion E1.</p> <p>Emergency remedial works were undertaken preventing further spillage of muddy water. The remaining ponding water within the works area arising from the burst was all removed from the area on 5<sup>th</sup> July 2004.</p> <p>During ET's weekly environmental site inspection on 14<sup>th</sup> July 2004, no serious water quality nuisance induced by the Project works was observed at the construction sites near Pier P7. It was</p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			<p>The complaint was raised by Mr. Chan, regarding the washout of muddy water from the works area of the R8-LCKV Project onto Lai Chi Kok Road. The washout caused nuisance to the drivers utilizing the road, and may also cause danger to the motorbikes.</p>	<p>also noted that the back of profile barriers along the site boundary had been sealed up by cement as preventive measures.</p> <p>During ET's weekly environmental site inspections on 17, 24 &amp; 31 March 2004 and 7 April 2004, no serious noise nuisance induced by the Project works was observed at the construction sites near Nob Hill.</p> <p>Based on the information obtained, the complaint is considered due to the construction activities of the Project. Emergency remedial works had been taken by the Contractor to rectify the situation and preventive measures had also been implemented.</p> <p>Nevertheless, the Contractor was recommended to adopt the following measures to avoid re-occurrence of similar incidents:</p> <ul style="list-style-type: none"> <li>• to enhance surface runoff control measures along the site boundary;</li> <li>• to provide adequate training to the frontline workers; and</li> <li>• to regularly inspect temporary water supply equipment, such as hose pipe to make sure the equipment is in good condition.</li> </ul>	
40809	Ching Cheung Road area near Nob Hill	<p>22-Jul-04 (by EPD)</p> <p>09-Aug-04 (by ET Leader)</p>	<p>EPD received a public noise complaint on 22 July 2004 about construction noise and dust generated from Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project, at the Ching Cheung Road Area near Nob Hill. EPD subsequently referred the complaint to the ET Leader of the Project on 9 August 2004.</p> <p>The complaint was about the construction noise and dust observed at the Ching Cheung Road area near Nob Hill. The locations of the works areas being concerned by the complainant include:</p> <p>1. <b>Area A:</b> Works area between Nob</p>	<p><b>Information Provided by RSS</b> Information (construction activities and equipment adopted) in a 2-week period before the date of complaint, i.e. 7 to 21 July 2004, was obtained from the Resident Site Staff.</p> <p><b>Area A:</b></p> <ul style="list-style-type: none"> <li>▪ Item 1 – Drainage works by using 1 x backhoe;</li> <li>▪ Item 2 – Bored piling works by using 1 x crawler crane, 1 x air compressor, 1 x reverse circulation drill and 1 x power pack;</li> <li>▪ Item 3 – Trial trench excavation by man power;</li> <li>▪ Item 4 – Gas main diversion by 1 x backhoe (performed by TGC's Contractor)</li> </ul> <p><b>Area B:</b> No construction activity was undertaken in the concerned period.</p> <p><b>Review of Environmental Monitoring Results</b></p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			<p>Hill and Lai Chi Kok Park Swimming Pool</p> <p>2. <b>Area B:</b> Works area between Ching Cheung Road and Mei Lai Road / Lai Wan Road opposite to Mei Foo Sun Cheung (Phase 5) and Lai Chi Kok Public Library.</p>	<p>The routine monitoring stations, which are in the vicinity of the concerned works areas, include:</p> <p><u>Noise Monitoring</u>            NM4: R/F of Mei Foo Sun Chuen (Phase 5)            NM8a: M/F of Nob Hill            NM8b: 3/F of Nob Hill</p> <p><u>Air Quality (1-hr TSP / 24-hr TSP) Monitoring</u>            AM2: R/F of Lai Chi Kok Sports Centre</p> <p>No Action / Limit level exceedance was identified in July 2004.</p> <p><b>Environmental Site Inspection</b>            During the ET site inspections on 8<sup>th</sup>, 14<sup>th</sup> and 20<sup>th</sup> July 04, no major environmental deficiency with regard to noise and air quality was identified by the auditors.</p> <p><b>Conclusions</b>            Based on the RSS's information, environmental monitoring results as well as the observations made during site inspections, this complaint is considered to be invalid and not due to the construction activities of the Project. Nevertheless, the Contractor was recommended to adopt good site practice to minimize the construction noise and dust impacts, such as:</p> <ul style="list-style-type: none"> <li>• To space out noisy equipment and position it as far away as possible from the sensitive receivers;</li> <li>• To avoid concurrent uses of noisy equipment near the sensitive area;</li> <li>• To ensure the equipment are maintaining in good operation condition;</li> <li>• To turn off any idle equipment on site.</li> <li>• To cover excavated dusty materials by impervious sheeting;</li> <li>• To provide water spray for haul roads, loading/unloading and concrete breaking operations;</li> <li>• To perform wheel wash for every vehicle immediately before leaving the site.</li> </ul>	

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50215	Mei Foo Sun Chuen, Phase 5 (Retaining Wall CC-R3)	15-Feb-05 (by ET Leader)	<p>A public complaint was raised on 8<sup>th</sup> Feb 2005 regarding construction noise from the site area of the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project near Mei Foo Sun Chuen. The complaint was referred to the Resident Site Staff on 14<sup>th</sup> Feb 2005 and subsequently referred to the ET Leader of the Project on 15<sup>th</sup> Feb 2005.</p> <p>The complaint was raised by a resident in Mei Foo Sun Chuen, regarding the noise generation from the piling work at Retaining Wall CC-R3, adjacent to Po Leung Kuk Tong Nai Kan College.</p>	<p><b>Construction Activities</b></p> <p>During the weekly site inspection on 17 Feb 05, piling work was being conducted at the concerned. The major powered mechanical equipment (PME) in operation included a mobile crane, an air compressor, a reverse circulation drill and a generator.</p> <p>In view of the separation of the site area and the residential building (around 40 m) and also the high traffic noise from Ching Cheung Road as well as Mei Lai Road, the noise generated from the operation of the PME was believed to be insignificant.</p> <p><b>Environmental Monitoring</b></p> <p>The noise monitoring results at Station NM4 (Mei Foo Sun Chuen, Phase 5) for the last 3 months were reviewed in order to evaluate the noise impact from the Project on the noise sensitive receiver. The measured noise levels in last three months were ranged from 70.8 to 75.8 dB(A). It was observed that the measured noise levels were well within the range of baseline noise levels (69.2 to 75.8 dB(A)).</p> <p>The corrected construction noise levels were found to be ranged from 63.5 to 71.5 dB(A), which were well below the noise criterion of 75 dB(A).</p> <p><b>Conclusions</b></p> <p>Based on the information obtained and the noise monitoring results, this complaint is considered to be invalid and not due to the construction activities of the Project.</p> <p>Nevertheless, the Contractor was recommended to adopt good site practice to minimize the construction noise impacts.</p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50322	Seung Lai House, Wah Lai Estate (Slope S1)	11-Mar-05 (by EPD) 22-Mar-05 (by ET Leader)	<p>Environmental Protection Department (EPD) received a public noise complaint on 11 Mar 05 about daytime construction noise generation from R8-LCKV. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 22 Mar 05.</p> <p>The complaint was raised by a resident of Seung Lai House of Wah Lai Estate, regarding the daytime (0800-1800 hrs) construction noise generated from the slope work and road work of R8-LCKV Project. As advised by EPD, the complainant is living on 20/F or above in Seung Lai House.</p>	<p><b>Construction Activities</b></p> <p>As advised by the RSS, the major construction work during 25 Feb 05 to 11 Mar 05 (2 weeks before the date of complaint) in the vicinity of Wah Lai Estate included excavation work, soil nail work and installation of u-channel and manholes. The major powered mechanical equipment included excavators, drilling machine and air compressor.</p> <p>In view of the separation of the site area (Slope S1) and the Seung Lai House (around 140 m) and also the traffic noise from Ching Cheung Road, the noise generated from the construction activities at Slope S1 was believed to be insignificant.</p> <p><b>Environmental Monitoring</b></p> <p>Ad-hoc noise measurement was conducted at Seung Lai House on 30<sup>th</sup> Mar 05 and the measured noise level (Leq-30min) was 66.9 dB(A), which was well below the criterion for daytime construction noise of 75 dB(A). The construction noise level (with reduction of background noise level) is expected to be even lower.</p> <p><b>Conclusion</b></p> <p>Based on the information obtained and the noise measurement results, this complaint is considered not justifiable. Nevertheless, the Contractor was recommended to adopt good site practice to minimize the construction noise impact.</p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50330, 50331, 50404 & 50407	Wah Lai Estate	30-Mar-05, 31-Mar-05, 4-Apr-05 & 7-Apr-05 (by ET Leader via RSS)	<p>Four public complaints were lodged by the residents of Wah Lai Estate regarding the construction noise from the site area of the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project near Wah Lai Estate. The complaints were referred by the Resident Site Staff to the Environmental Team (ET) Leader on 30<sup>th</sup>, 31<sup>st</sup> March, 4<sup>th</sup> and 7<sup>th</sup> April 2005, respectively.</p>	<p><b>Construction Activities</b></p> <p>The site of concern was likely to be Slope S1, which is around 140 m away from Wah Lai Estate. The major construction work at Slope S1 included trimming of slope, soil nail work and erection of u-channels and step channels.</p> <p><b>Environmental Monitoring</b></p> <p>Ad-hoc noise measurement was conducted at Seung Lai House on 30<sup>th</sup> Mar 05 and 7<sup>th</sup> Apr 05 and the measured noise levels (Leq-30min) were ranged from 66.9 to 69.1 dB(A), which were well below the criterion for daytime construction noise of 75 dB(A). The construction noise level (with reduction of background noise level) is expected to be even lower.</p> <p><b>Conclusion</b></p> <p>Based on the results of the ad-hoc noise measurements at Wah Lai Estate, no exceedance of daytime noise criterion of 75 dB(A) was recorded. The complaints lodged are therefore considered not justifiable.</p> <p><b>Mitigation</b></p> <p>The Contractor agreed to arrange the noisy activities to commence after 8:00 am. This arrangement could effectively reduce the disturbance to the residents within the more sensitive time period (7:00 am to 8:00 am).</p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50404-v2	Mei Foo Sun Chuen	4-Apr-05 (by ET Leader via RSS)	<p>A public complaint was raised on 1<sup>st</sup> April 2005 regarding construction noise from the site area of the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project near Mei Foo Sun Chuen. The complaint was referred to the Resident Site Staff and the ET Leader on 4<sup>th</sup> April 2005.</p>	<p><b>Construction Activities</b></p> <p>The site of concern was likely to Retaining Wall CC-R3, adjacent to Po Leung Kuk Tong Nai Kan College. The major construction works at this area included bored piling works and excavation works.</p> <p><b>Environmental Monitoring</b></p> <p>According to the EM&amp;A Manual, Mei Foo Sun Chuen, Phase 5 (NM4) is designated as one of the noise monitoring stations.</p> <p>Since the commencement of the impact monitoring programme, the construction noise levels recorded at this station were all below the noise criterion.</p> <p><b>Conclusion</b></p> <p>Based on the noise monitoring results at Station NM4 (Mei Foo Sun Chuen), no exceedance of daytime noise criterion of 75 dB(A) was recorded since the commencement of the impact monitoring programme. The complaint lodged is therefore considered not justifiable.</p> <p><b>Mitigation</b></p> <p>The Contractor has agreed to arrange the noisy activities to commence after 8:00 am. This arrangement could effectively reduce the disturbance to the residents within the more sensitive time period (7:00 am to 8:00 am). The Contractor also agreed to provide some temporary noise barriers for the noisy machinery if found necessary.</p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50613	Mei Foo Sun Chuen	7-Jun-05 (by EPD)  13-Jun-05 (by ET Leader)	<p>According to EPD, the complaint was raised by a resident of Mei Foo Sun Chuen (Block 7, Phase 5) on 7 June 2005. It was about construction dust emitted intermittently from the slope works undertaken on the other side of Mei Lai Road.</p> <p>The complainant was particularly concerned about the fugitive dust emission during rock / concrete breaking activities.</p>	<p><i>Site Activities</i></p> <p>The site of concern was likely to be CCR-R3. Bored piling works and demolition of existing retaining walls were undertaken at this area in the period between 1 and 7 June 2005. It was believed that the demolition of existing retaining wall, which involved concrete breaking, was the activity of concern.</p> <p><i>Observations</i></p> <p>On 1 Jun 05, one of the environmental deficiencies noted by the ET was about fugitive dust emission from breaking activities at CCR-R3. The Contractor was reminded to provide sufficient dust mitigation measures for the breaking works. Immediate action was taken by the Contractor to apply water spray for the works as observed during the audit session.</p> <p>On 9 Jun 05, the breaking works were still being taken at CCR-R3. Water spray as a dust mitigation measure was being adopted by the Contractor during the audit. No observable dust emission was noted from the breaking works or other site activities.</p> <p>On 15 Jun 05, the same area was re-inspected due to the receipt of the complaint from EPD. The demolition works had been finished and no other dust emissive activity was being taken. No other dust source from the construction site was observed during the inspection.</p> <p><i>Conclusion</i></p> <p>Based on the observations noted during our site inspections, this complaint is considered to be valid and related to the construction activities of the Project.</p> <p>However, corrective action had been taken by the Contractor and the situation was found improved during the follow-up inspections.</p>	Closed



Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50721	Hei Lai House, Wah Lai Estate	21-Jul-05 (by ET Leader)	<p>The complaint was lodged by a resident of Hei Lai House of Wah Lai Estate through a Legislative Council member. The complaint was about construction noise nuisance caused by rock breaking work, which claimed to be started from 8:30am daily, carried out at Ching Cheung Road near Wah Lai Estate.</p> <p>The complainant hoped that the rock breaking work could start later i.e. be carried out from noon to afternoon and the site could be fully enclosed.</p> <p>The Environmental Team (ET) of the Project received the complaint on 21 July 2005 and forwarded it to the Resident Site Staff (RSS) to obtain necessary information.</p>	<p><i>Site Activities</i></p> <p>The slope work at Slope S1 was likely to be the activity of concern. The work at Slope S1 recently included the operation of excavator mounted breakers, excavators and dump trucks.</p> <p>The time period of concern was within normal working hours (7am to 7pm) on a weekday not being a public holiday. The noise criterion is 75 dB(A) for domestic premises.</p> <p><i>Noise Measurement</i></p> <p>Ad-hoc measurements were carried out on the roof of Hei Lai House on 25 July 2005.</p> <p>The results show that the measured noise level is well below the noise criterion of 75 dB(A). The construction noise level (with reduction of background noise) is expected to be even lower.</p> <p><i>Conclusion</i></p> <p>Since the noise measurement results at Wah Lai Estate were below 75 dB(A), the complaint was considered not justifiable.</p> <p>Nevertheless, noise mitigation measures have been implemented by the Contractor to minimize the noise impact arising from the breaking activities:</p> <ol style="list-style-type: none"> <li>1. Employment of silenced-type breakers;</li> <li>2. Temporary noise barriers, attached with sound adsorption materials, were erected to screen the site of breaking from sensitive receivers</li> <li>3. While the permitted hours for construction works are 7am to 7pm on non-holidays, the Contractor has commenced the rock breaking activity after 8:30am.</li> </ol>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
51107	Ching Cheung Road near Mei Foo Sun Chuen	7-Nov-05 (by the ET Leader)	<p>Environmental Protection Department (EPD) received a public complaint about environmental nuisance generated from Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 7 November 2005.</p> <p>According to EPD, the complaint was raised by a resident of Mei Foo Sun Chuen. The complaint was about dark smoke, dust and noise nuisance caused by the construction work of R8-LCKV near Mei Foo Sun Chuen.</p>	<p>The site of concern was likely to be CCR-S4 and CCR-R3. According to RSS's records, bored piling works and soil nail drilling at CCR-R3, excavation works at CCR-S4 in the concerned period.</p> <p><b>Site Inspection</b></p> <p>After receipt of the complaint, an ad-hoc site inspection was carried by ET on 9 November 2005 and the following observations were made:</p> <ol style="list-style-type: none"> <li>1. Breaking activities were undertaken at CCR-R2 and R3. Continuous water spray was applied by the workers for dust suppression. Movable noise barriers were erected to alleviate the noise impact.</li> <li>2. The haul roads and exposed works areas were observed wet. A water sprinkler was installed at the CCR-S4 for water spraying.</li> <li>3. Most of the slope was shot-creted to avoid wind erosion.</li> <li>4. Bored piling work was carried out near the site exit of CCR-R3. Since bored piling mainly involves handling of wet materials, dust nuisance causing by this type of work is not anticipated. Gas exhaust from the machines was visually clear and no dark smoke was identified.</li> </ol> <p><b>Environmental Monitoring</b></p> <p>Air quality monitoring was conducted at Lai Chi Kok Sports Centre and noise monitoring is conducted at Mei Foo Sun Chuen. No exceedance was recorded for both monitoring.</p> <p><b>Conclusion</b></p> <p>Based on the ad-hoc site inspection and the environmental monitoring results, this complaint was considered not justifiable.</p>	Closed