

$\underline{\textbf{ENVIRONMENTAL MONITORING AND AUDIT REPORT}}$

FOR

CONTRACT NO. CV/2004/02

RECONSTRUCTION OF WONG SHEK AND KO LAU WAN PUBLIC PIERS

Wong Shek Report March - May 2005

Certified by:	Mr. Wilson Fok Environmental Specialist	Date:	
Certified by:	Mr. Joseph Poon Independent Checker (Environment)	Date:	

CONTENTS

	CONTENTS	Ροσο
EXE	CUTIVE SUMMARY	Page 1
1.	INTRODUCTION	
1.1 1.2	Background Report Structure	3
2.	PROJECT INFORMATION	
2.1 2.2 2.3	Site Description Project Organization Construction Programme	4 4 4
3.	ENVIRONMENTAL PERMITS AND LICENSES	5
4.	SUMMARY OF EM&A REQUIREMENTS	
4.1 4.2 4.3 4.4 4.5 4.6 4.7 4.8	Water Quality Monitoring Locations Water Quality Monitoring Parameters Water Quality Monitoring Frequency Water Quality Monitoring Equipment Monitoring Equipment Calibration Requirements Monitoring Methodology Action and Limit Levels Event and Action Plans IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	5 5 6 6 7 8 8 9
6.	MONITORING RESULTS	
6.1	Water Quality Monitoring	9
7.	ENVIRONMENTAL AUDIT	
7.1	Site Inspections	10
8.	SOLID AND LIQUID WASTE MANAGEMENT STATUS	14
9.	COMPLAINTS, NOTIFICATIONS OF SUMMONSES AND SUCCESSFU PROSECUTIONS	L
10.	CONCLUSIONS	10

LIST OF FIGURES

- 4.1 Water Quality Monitoring Stations (Wong Shek)
- 6.1 Surface and Middle Average Dissolved Oxygen Mid-flood (Wong Shek)
- 6.2 Bottom Averaged Dissolved Oxygen Mid-flood (Wong Shek)
- 6.3 Depth Averaged Turbidity Mid-flood (Wong Shek)
- 6.4 Depth Averaged Suspended Solids Mid-flood (Wong Shek)
- 6.5 Surface and Middle Average Dissolved Oxygen Mid-ebb (Wong Shek)
- 6.6 Bottom Averaged Dissolved Oxygen Mid-ebb (Wong Shek)
- 6.7 Depth Averaged Turbidity Mid-ebb (Wong Shek)
- 6.8 Depth Averaged Suspended Solids Mid-ebb (Wong Shek)

TABLES

Table 3.1	Summary of the Environmental Permits and Licenses
Table 4.1	Water Quality Monitoring Locations
Table 4.2	Action and Limit Levels for Water Quality Monitoring
Table 6.1	Summary of Water Quality Monitoring Data
Table 6.2	Summary of Water Quality Monitoring Exceedances
Table 7.1	Summary of Findings, Actions and Outcomes of Site Inspection by the IEC,
	ER and ET

APPENDICES

- I Organization Chart
- II Event and Action Plans
- III Implementation Status of Mitigation Measures
- IV Complaint Log
- V Cumulative Statistics on Complaints and Successful Prosecutions
- VI Master Construction Programme

EXECUTIVE SUMMARY

This is the 1st quarterly Environmental Monitoring and Audit (EM&A) report for Contract No. CV/2004/02 – Reconstruction of Wong Shek and Ko Lau Wan Public Piers and it covers the monitoring works conducted from March 2005 to May 2005.

Construction activities at the Wong Shek pier site during the reporting period includes:

- Ground Investigation
- Erection of temporary cover
- Erection of Project signborad
- Installation of silt curtain
- Piling work for temporary berth

Water Quality Monitoring

Water quality monitoring in terms of turbidity, dissolved oxygen, suspended solids, temperature, and salinity was carried out on 26 occasions at MW1, MW2, CW1 and CW2 for Wong Shek Pier. Due to the thunderstorm signal was hosted for whole day on 19 May 2005, the water quality monitoring was cancelled and therefore only two monitoring were conducted on that week. There were no exceedances to the Action Levels and Limit Levels for all parameters except the dissolved oxygen level on 3 occasions at Wong Shek Pier in which the dissolved oxygen concentrations exceeded the action and limit levels. It was concluded that the exceedances were not caused by the construction works but the temperature and current variations with comparison to baseline period.

Waste Management

No C&D material, general refuse or chemical waste was transported off site in this reporting period.

Complaints and Notifications of Summonses and Successful Prosecutions

No complaints, notifications of summons and successful prosecutions were received during this reporting period.

Site Inspections

A total of twelve weekly site inspections were conducted by the Environmental Specialist (ES) during the reporting period. Major observations and outcomes by the ET are summarized in the following table

Observations by ET	Environmental Outcome	
Coral Exclusion Zone mark was	Buoys mark the Coral Exclusion Zone have been	
removed by the sea wave (4 April	mount by the contractor	
2005).		
Little diesel oil was found floating on	Unidentified source of Diesel oil was observed	
the sea surface near the Wong Shek	but it was not generated from the construction	
pier (4 April 2005).	works.	
Environmental Permit was not	Environmental Permit has been displayed at the	
displayed at the site entrance (27 April	site entrance by the contractor	
2005).		

An audit by the Independent Environmental Checker (IEC) was conducted on 27 May 2005 with the CEDD Representative and the Environmental Team. No major comment was made by IEC during the course of inspection.

1. INTRODUCTION

1.1 Background

Stanger Asia Ltd. has been commissioned by Kin Shing Construction Company Limited to provide an Environmental Specialist (ES) to carry out the environmental monitoring and audit works for the Contract No. CV/2004/02 Reconstruction of Wong Shek and Ko Lau Wan Public Piers. The team is to take a pro-active role in all issues, which may be of environmental concern during the construction period of the Project.

In this report, the water quality monitoring works conducted during the period March to May 2005 will be detailed and reviewed. This report has been produced with reference to the Section 26 of the Particular Specification, Project Profile (PP-191/2003) and Environmental Permit (EP-186/2004) produced for this Project.

1.2 Report Structure

The purpose of this report is to detail and review the water quality monitoring works undertaken from March to May 2005. The impact forecast for the next reporting month is also given.

The report follows the format given below:

Section	Introduction and background information to the content of this report.
Section 2	This section gives the information of the project.
Section 3	This section summarises all the environmental permits and licenses.
Section 4	Summary of the EM&A requirements is presented.
Section :	This section details the implemented mitigation measures.
Section (This section details monitoring results.
Section '	The site environmental audits are summarized in this section.
Section 8	The status for solid and liquid waste management for the site is
	overviewed.
Section 9	Complaints, notifications of summons and successful prosecutions are
	summarized in this section.
Section	This section gives a conclusion in relation to all monitoring activities.

. PROJECT INFORMATION

2.1 Site Description

The construction works, Contract No. CV/2004/02, is to be carried out under the direction of the Civil Engineering Office, Civil Engineering and Development Department. It comprises demolition of the existing piers and construction of reinforced concrete piers with roof covers at Wong Shek and Ko Lau Wan.

The construction of the Project is scheduled to commence in November 2004 for completion in August 2006. The construction period is 630 days for the entire construction.

The site layout plan is shown in Figure 2.1, Figure 2.2 and Figure 2.2 a.

2.2 Project Organization

The Project Proponent and the Engineer is Civil Engineering Office, Civil Engineering and Development Department. The Resident Engineer is Mr. W H Lee.

(Tel: 2760 5737; Fax: 2714 2054; Mobile Phone No: 9630 1235)

The Main Contractor for this project is Kin Shing Construction Company Limited. The Site Agent is Mr. Simon Fok

(Tel: 2729 6779; Fax: 2729 7858; Mobile Phone No: 6010 8730).

The Independent Checker (Environment) is MateriaLab Consultants Limited. The Manager is Mr. Joseph T L Poon.

(Tel: 2452 7140; Fax: 2450 6138; Mobile Phone No: 9450 1968)

The Environmental Specialist proposed for this project is Stanger Asia Limited. The Environmental Specialist is Mr. Wilson Fok.

(Tel: 2682 1203; Fax: 2682 0046; Mobile Phone No: 6105 4260) The environmental organization chart is attached in Appendix I

2.3 Construction Programme

The overall construction programme is given in Appendix VI. Details of the construction activities for Wong Shek Pier carried out in this quarter are listed below.

- Ground Investigation
- Erection of temporary cover
- Erection of Project signborad
- Installation of silt curtain
- Piling work for temporary berth

3. ENVIRONMENTAL PERMITS AND LICENSES

The summary of the status of all environmental permits, licenses and notification for this project as in this quarter is summarized in the following table.

Table 3.1 Summary of the Environmental Permits and Licenses

Description	Licence/	Issued Date	Expiry Date	Status
	Permit No.			
Environmental	EP-186/2004	16 Mar 04		Issued
Permit				
Registration of	WPN5213-742-	12 May 04		Issued
Chemical Waste	K1081-05			
Producer				

4. SUMMARY OF EM&A REQUIREMENTS

4.1 Water Quality Monitoring Locations

For Wong Shek, MW1 and MW2 are the two designated monitoring stations whereas CW1 and CW2 are the two designated control stations. CW1 is the control station during flood tides whereas CW2 is the control station during ebb tides.

The locations of each station are given Figure 4.1, their coordinates are given in Table 4.1 below.

Table 4.1 Coordinates of Water Quality Monitoring Locations

	=g =g =g					
Station	HK Metric Grid – Easting	HK Metric Grid - Northing				
	Wong Shek Public Pier					
MW1	852 789.231	832 978.476				
MW2	852 844.187	832 878.676				
CW1	852 922.540	833 067.718				
CW2	852 992.314	832 853.794				

4.2 Water Quality Monitoring Parameters

The water quality monitoring parameters includes dissolved oxygen (mg/L and % saturation), salinity (ppt), turbidity (NTU), and suspended solids (mg/L).

The parameters of dissolved oxygen, salinity and turbidity were measured on-site with portable instruments. Other relevant data was also recorded, including monitoring location / position, time, water depth, salinity, temperature, tidal stages, weather conditions and any special phenomena or work underway at the construction site.

The measurement of suspended solids was carried out in the laboratory of Stanger Asia Ltd. within 24 hours of sampling. The laboratory is HOKLAS accredited to determine suspended solids content in accordance with APHA Method No. 2540D, 20th Edition.

4.3 Water Quality Monitoring Frequency

Impact Monitoring – piling and demolition works

Monitoring shall be undertaken three days per week, at mid-flood and mid-ebb. The interval between two sets of monitoring shall not be less than 36 hours except where there are exceedances of Action and /or Limit levels, in which case the monitoring frequency shall be increased.

Impact Monitoring – marine works other than piling and demolition works

Monitoring shall be undertaken one day per week, at mid-flood and mid-ebb. The interval between two sets of monitoring shall not be less than 36 hours except where there are exceedances of Action and /or Limit levels, in which case the monitoring frequency shall be increased.

4.4 Water Quality Monitoring Equipment

Monitoring of marine water quality shall be carried out employing the following equipment.

Dissolved Oxygen, Salinity and Temperature Measuring Equipment

A YSI model 85 Handheld Dissolved Oxygen, Conductivity, Salinity and Temperature System was employed.

The instrument is portable, weatherproof instrument complete with cable, sensor, comprehensive operation manuals and operates from a DC power source. It is capable of measuring:

- (a) dissolved oxygen in the range of 0-20mg/L and 0-200% saturation
- (b) temperature in the range of $5 65^{\circ}$ C
- (c) salinity in the range of 0-80ppt

The instrument has a membrane electrode with automatic temperature and salinity compensation, complete with a cable of sufficient length. Sufficient stocks of spare electrodes and cables are available for replacement where necessary.

Turbidity Measurement Instrument

A Hach 2100P turdimeter shall be employed

This instrument measures turbidity on-site by the nephelometric method. The instrument is portable, weatherproof turbidity-measuring instrument complete with comprehensive operation manual. The equipment operates from a DC power source and has a photoelectric sensor capable of measuring turbidity between 0-1000NTU.

Suspended Solids

A Kahlisco Water Sampler 135WB203 was employed. This is a "Van Dorn" type of sampler, which has a transparent PVC cylinder (of a capacity not less than 2 litres) and can be effectively sealed with cups at both ends, shall be used for sampling. The

sampler has a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is to the selected water depth.

Water samples for suspended solids measurements shall be collected in high-density polythene bottles, packed in ice (cooled to 4°C without being frozen), and delivered to the laboratory as soon as possible after collection.

Water Depth

A Hummingbird 100SX digital echo-sounder was employed. This is a portable, battery-operated Echo Sounder to be used for the determination of water depth at each water quality monitoring and control station. This unit can be either be hand-held or affixed to the bottom of the work boat if the same vessel is used throughout the monitoring programme.

Vessel Positioning Device

A Trimble NT200D Differential Global Positioning (DGPS) was employed. This is a portable or boat fixed and has an accuracy of ± 1 m and can be programmed with waypoints to ensure the correct and repeated positioning of a vessel at a given monitoring location.

The Event and Action Plans for air, noise and water are attached in Appendix II of this report. Since the Discharge Standards for Water Quality were not applicable, as detailed in Section 4.3 above, another Event and Action Plan for Water Quality was derived according to the "EM&A Guidelines for Development Projects in Hong Kong" published in February 1998 issued by EPD as a substitute to Table 4.7b of the EM&A Manual.

4.5 Monitoring Equipment Calibration Requirements

All on-site monitoring equipment shall be checked, verified and calibrated by Stanger Asia Limited, a HOKLAS accredited laboratory, prior to use on the Works and subsequently thereafter every three months throughout all stages of the water quality monitoring. Responses of the sensors and electrodes shall be checked with certified standard solutions before each use. Wet bulb calibration for a DO meter shall be carried out before measurement.

For on-site calibration of field equipment, the BS 1427: 1993 "Guide to Field and on-site test methods for the analysis of waters" shall be observed.

A set of backup monitoring instruments and equipment shall be made available so that the monitoring can proceed uninterrupted in case of apparatus malfunction or if equipment has been returned to the laboratory for calibration.

4.6 Monitoring Methodology

Measurements were be taken under two tidal conditions (mid-flood and mid-ebb) at 3 water depths, namely 1m below the water surface, mid-depth and 1m above the seabed, except where the water depth is less than 6m, the mid-depth sample may be omitted. If the water depth is less than 3m, only the mid-depth will be monitored.

Replicate in-situ measurements and samples were collected from each independent sampling event are required for all parameters to ensure a robust statistical interpretable dataset.

For the measurement of dissolved oxygen the probe shall be removed from the water column between each duplicate measurement. If the difference between each duplicate measurement is greater than a 25% then the two sets of data shall be rejected and the measurements re-taken.

4.7 Action and Limit Levels

Water quality criteria, namely Action and Limit levels were based on the results of the baseline monitoring programme. The Action and Limit levels were calculated according to the following table.

Table 4.2 Action and Limit Levels for Water Quality Monitoring

Parameter	Action Level for Wong Shek	Limit Level for Wong Shek
Dissolved	Surface & Middle	Surface & Middle
Oxygen in mg/L	6.96	6.69
(Surface, Middle		
& Bottom)	<u>Bottom</u>	<u>Bottom</u>
	6.93	6.71
SS in mg/L	6.85 or 120% of upstream	8.85 or 130% of upstream
(depth-averaged)	control station's SS at the same	control station's SS at the same
	tide of same day, whichever is	tide of same day, whichever is
	lower	lower
Turbidity (Tby)	1.47 or 120% of upstream	4.05 or 130% of upstream
in NTU	control station's Tby at the	control station's Tby at the same
(depth-averaged)	same tide of same day,	tide of same day, whichever is
	whichever is lower	lower

Notes: (a) "depth-averaged" is calculated by taking the arithmetic means of reading all three depths.

- (b) For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- (c) For SS and Tby, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- (d) All the figures given in the table are used for reference only and the Engineer may amend the figures whenever it is considered as necessary.

4.8 Event and Action Plans

The Event and Action Plans for water quality monitoring are attached in Appendix III of this report.

5. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

The contractor implemented various environmental mitigation measures as recommended in the EIA report, EM&A Manual and Environmental Permit. The implementation status during this quarter is attached in Appendix III.

6. MONITORING RESULTS

6.1 Water Quality Monitoring

Water quality monitoring in terms of turbidity, dissolved oxygen, suspended solids, temperature, and salinity was carried out on 26 occasions at MW1, MW2, CW1 and CW2 for Wong Shek Pier during the reporting period.. Results for water quality monitoring are summarised in the following tables. Graphical presentations of the results are shown in Figure 6.1 – Figure 6.8.

Table 6.1 Summary of Water Quality Monitoring Data

Sample	Surface & Middle	Bottom	Averaged	Averaged
Location	Averaged DO,	Averaged DO,	Turbidity, NTU	Suspended
	mg/L	mg/L	•	Solids, mg/L
		Wong Shek - Floo	d Tide	
MW1	7.39	7.31	1.08	4.5
MW2	7.47	7.30	1.11	4.8
CW1	7.37	7.32	1.20	5.4
CW2	7.42	7.33	1.25	5.4
Wong Shek- Ebb Tide				
CW1	7.27	7.29	1.17	5.7
CW2	7.26	7.29	1.30	5.8

Table 6.2 Summary of Water Quality Monitoring Exceedances

Parameters	Number of	Number of Exceedance due to	
	Monitoring	construction	
	(Wong Shek MW1 and MW2)	Action Level	Limit Level
Dissolved Oxygen, mg/L	26	0	0
Turbidity, NTU	26	0	0
Suspended Solids, mg/L	26	0	0

7. ENVIRONMENTAL AUDIT

7.1 Site Inspections

Twelve weekly Site Inspections were conducted jointly by the Environmental Specialist. The major observations / non-conformance, actions by the Contractor and outcomes are summarised in the following tables.

Table 7.1 Summary of Findings, Actions and Outcomes of Site Inspection by the Environmental Specialist

Observations by ET	Environmental Outcome	
Coral Exclusion Zone mark was removed by the sea wave (4 April	1	
2005).		
Little diesel oil was found floating on	Unidentified source of Diesel oil was	
the sea surface near the Wong Shek	observed but it was not generated from the	
pier (4 April 2005).	construction works.	
Environmental Permit was not	Environmental Permit has been displayed at	
displayed at the site entrance (27 April	the site entrance by the contractor	
2005).		

8. WASTE MANAGMENT STATUS

No C&D materials, general refuse and chemical wastes were transported off site during the reporting quarter.

9. COMPLAINTS, NOTIFICATIONS OF SUMMONSES AND SUCCESSFUL PROSECUTIONS

No complaint, notifications of summons and successful prosecutions were received in this reporting period.


Complaint Log is attached in Appendix IX. Cumulative statistics on complaint, is attached in Appendix X.


10. CONCLUSIONS


This Quarterly Environmental Monitoring and Audit Report details the water quality monitoring works carried out during the period from March to May 2005.


All of results for the water quality monitoring conducted in this quarter were acceptable with no exceedance to set Action or Limit levels except the dissolved oxygen at Wong Shek for 3 occasions, which has exceeded the action and limit levels. The exceedances were due to temperature and current variation rather than construction activities. An investigation report had been submitted on 29 June 2005 addressing this issue.


In addition, no complaint, notification of summons and successful prosecutions were received this month.



























Appendix I

Organization Chart

Contract No. CV/2004/02 Reconstruction of Wong Shek and Ko Lau Wan Public Piers Environmental Organization Chart



Appendix II

Event and Actions Plans

Event/Action Plan for Water Quality

EVENT	Event/Action Plan for Water Quality ACTION				
	ES	IC(E) ER		CONTRACTOR	
Action level Action level being exceeded by one sampling day.	1. Repeat in-situ measurements to confirm findings; 2. Identify source(s) of impacts; 3. Inform IC(E) and ER; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IC(E), ER and Contractor; 6. Repeat measurements on next day of exceedance.	Discuss with ES and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise ER accordingly; Assess the effectiveness of implemented mitigation measures.	1. Discuss with IC(E) on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented.	Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ES and IC(E) and propose mitigation measures to IC(E) and ER; Implement the agreed	
Action level being exceeded by more than one consecutive sampling day.	1. Repeat in-situ measurements to confirm findings; 2. Identify source(s) of impact; 3. Inform contractor, IC(E) and ER 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IC(E), ER and Contractor; 6. Ensure mitigation measures are implemented; 7. Prepare to increase the monitoring frequency to daily; 8. Repeat measurements on next day of exceedance.	Discuss with ES and Contractor on the proposed mitigation measures; Review proposals on mitigation measures submitted by Contractor advise ER accordingly; Assess the effectiveness of the implemented mitigation measures.	1. Discuss with IC(E) on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented; 3. Assess the effectiveness of the implemented mitigation measures.	mitigation measures. 1. Inform the Engineer and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with the ES and IC(E) and propose mitigation measures to IC(E) and ER within 3 working days; 6. Implement the agreed mitigation measures.	

Event/Action Plan for Water Quality (Cont'd)

EVENT	Evenue	Action Plan for Water Qu	ACTION	
	ES	IC(E)	ER	CONTRACTOR
Limit level		<u> 20(2)</u>		001(11110101
Limit level being exceeded by one sampling day.	 Repeat in-situ measurements to confirm findings; Identify source(s) of impact; Inform contractor IC(E) and ER; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IC(E), ER and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance 	1. Discuss with ES and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by the Contractor and advise the ER accordingly; 3. Assess the effectiveness of implemented mitigation measures.	1. Discuss with IC(E), ES and Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures.	 Inform the Engineer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with the ES IC(E) and ER and Propose mitigation measures to IC(E) and ER within 3 working days; Implement the agreed mitigation measures.
Limit level being exceeded by more than one consecutive sampling day.	of Limit level. 1. Repeat in-situ measurements to confirm findings; 2. Identify source(s) of impact; 3. Inform contractor, IC(E) and ER; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IC(E), ER and Contractor; 6. Ensure mitigation measures are implemented; 7. Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days.	1. Discuss with ES and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by the Contractor and advise ER accordingly; 3. Assess the effectiveness of implemented mitigation measures.	1. Discuss with IC(E) ES and Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures. 5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or marine work until no exceedance of Limit level.	1. Inform the Engineer and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with the ES, IC(E) and ER and propose mitigation measures to IC(E) and ER within 3 working days; 6. Implement the agreed mitigation measures; 7. As directed by the Engineer, slow down or stop all or part of the marine works or construction activities.

Appendix III

Implementation Status of Mitigation Measures

IMPLEMENTATION STATUS OF MITIGATION MEASURES

Area	Mitigation Measures	Implementation Status
Air Quality	Provide a washpit or a wheel washing and/or vehicle cleaning	Not applicable in this stage
	facility at the exits.	
	Provide a hard surfaced road between the wheel washing	Not applicable in this stage
	facilities and any finished road.	
	No burning of construction wastes or vegetation shall be	Implemented
	allowed on the Site.	N
	In the process of material handling, any material which has the	Not applicable in this stage
	potential to create dust shall be treated with water or sprayed	
	with wetting agent. Any vehicle with an open load carrying area used for moving	Not applicable in this stage
	materials which has the potential to create dust shall have	Not applicable in this stage
	properly fitting side and tail boards.	
	Materials having the potential to create dust shall not be loaded	Not applicable in this stage
	to a level higher than the side and tail boards, and shall be	Two apprendic in this stage
	covered by a clean tarpaulin.	
	Stockpiles of sand, aggregate and construction and demolition	Not applicable in this stage
	material greater than 20m ³ shall be enclosed on three sides, with	
	walls extending above the pile and 2 meters beyond the front of	
	the pile.	
	Water sprays shall be provided and used both to dampen stored	Not applicable in this stage
	materials and when receiving raw materials.	
	Clean and water the Site to minimize the fugitive dust	Implemented
	emissions.	
	Furnace, boiler or other plant or equipment or use any fuel that	Implemented
	might in any circumstances produce smoke or any other air	
Noise	pollution should not be installed.	Luculanted
Noise	All plant and equipment to be used on Site are properly maintained in good operating condition and noisy construction	Implemented
	activities shall be effectively sound-reduced by means of	
	silencers, mufflers, acoustic linings or shields, acoustic sheds or	
	screens or other means to avoid disturbance to any nearby noise	
	sensitive receivers.	
	No excavator mounted breaker shall be used within 125m from	Implemented
	any nearby noise sensitive receivers. Use hydraulic concrete	
	crusher whenever applicable.	
	All construction works should stop on Sundays and General	Implemented
	Holidays.	
Water	Water in wheel washing facilities shall be changed at frequent	Not applicable in this stage
Quality	intervals and sediments shall be removed regularly.	
	The polluted water from the wheel washing facilities would not	Not applicable in this stage
	be discharged into all existing stream courses/drains and nearby	
	waterbodies.	Y 1
	All existing stream courses and drains within, and adjacent to	Implemented
	the Site should be kept free from any debris and any excavated	
	materials arising from the Works Chemicals and concrete agitator washings should not be	Implemented
	deposited in watercourses.	Implemented
	The effluent shall comply with the standards stated in the	Implemented
	"Technical Memorandum on Standards and Effluent discharges	Implemented
	into Drainage and Sewerage Systems, Inland and Coastal	
	Waters" for the appropriate Water Control Zone.	
	No spoil or debris of any kind is allowed to be pushed, washed	Implemented
		r
	down, fall or be deposited on land or on the seabed adjacent to	

<u>IMPLEMENTATION STATUS OF MITIGATION MEASURES</u>

Area	Mitigation Measures	Implementation Status
	Maintain any existing site drainage system at all times including removal of solids in sand traps, manholes and stream beds.	Implemented
	Material from any earthworks should not be washed into the drainage system.	Implemented
	Silt curtain shall be provided during all demolition works and piling works with the Site.	Not applicable in this stage
	Silt curtain shall be formed from tough, abrasion-resistant permeable membranes suitable for the purpose, supported on floating booms in such a way as to ensure that the passage of turbid water to the surrounding water shall be restricted.	Not applicable in this stage
	No dredging and spoil dumping shall be conducted.	Not applicable in this stage
Ecology	Marker buoys shall be set up to indicate the location of the "Coral Exclusion Zone". All working vessels shall be restricted to encroach the "Coral Exclusion Zone"	Implemented
	No overloading of the working barges during operation and no movement of the working barges, particularly close to the pier and shallow areas, during low tide should be allowed.	Not applicable in this stage
	No coral shall be enclosed by the silt curtain.	Not applicable in this stage
Waste	All excavated materials should be sorted to recover the inert portions for reuse on site or disposal to designated outlets.	Not applicable in this stage
	All metals should be recovered on site for collection by recycling contractors.	Not applicable in this stage
	All cardboard and paper packaging should be recovered on site, properly stockpiled in dry condition and covered to prevent cross contamination by other C&D materials.	Not applicable in this stage
	All demolition debris from demolition works should be sorted to recover on site broken concrete, reinforcement bars, mechanical and electrical fittings as well as other building services fittings/materials that have established recycling outlets.	Not applicable in this stage

Appendix IV

Complaint Log

Contract N	o. CV/20	004/02 Reconstruc	tion of Wong Shek a	nd Ko Lau W	an Public - Com	plaints Log
Complaint	Date of	Received From and	Nature of Complaint	Date	Outcome	Date of Reply and
Log No.	Receipt	Received By		Investigated		to Whom
				<u> </u>		

APPENDIX V

Cumulative Statistics on Complaints and Successful Prosecutions

Contract No. CV/2004/02 Reconstruction of Wong Shek and Ko Lau Wan Public Cumulative Statistics on Complaints									
Environmental Parameters	Cumulative No. Brought Forward	No. of Complaints This Month	Cumulative Number to Date						
Air	-	-	-						
Noise	-	-	-						
Water	-	-	-						
Waste	-	-	-						
Total	-	-	-						

Contract No. CV/2004/02 Reconstruction of Wong Shek and Ko Lau Wan Public Cumulative Statistics on Successful Prosecutions									
Environmental Parameters	Cumulative No. Brought Forward	No. of Successful Prosecutions this month (Offence Date)	Cumulative Number to Date						
Air	-	-	-						
Noise	-	-	-						
Water	-	-	-						
Waste	-	-	-						
Total	-	-	-						

Contract No. CV/2004/02 Re	Contract No. CV/2004/02 Reconstruction of Wong Shek and Ko Lau Wan Public									
Cumulative Statistics on Notification of Summons										
Environmental Parameters	Cumulative No. Brought Forward	No. of Notification of Summons	Cumulative Number to Date							
Air	-	-	-							
Noise	-	-	-							
Water	-	-	-							
Waste	-	-	-							
Total	-	-	-							

APPENDIX VI

Master Construction Programme

Master Programme

Contractor: Kin Shing Construction Co. Ltd.,
Commencement Date: 15th Nov 2004
Completion Date: 6th Aug 2006
Programme Date: 21st Feb 2005

E.	Task Nage:	Dection	Start	Finn:	Perdocesines	wal
Commencement of r	the Works	I tlay	Mon 04/11/15	Mon #4/11/25		
Completion of Section	in 1 (Wong Shel; Public Pier)	I day	Sun 96/8/6	Sun 05/8/6		
Completion of Section	on 2 (Ko Lan Was Public Pier)	I day	Sum 06/8/6	Sun 06/8/6	PROPERTY OF STREET	
Preliminary	E-11- Contract (111-112)		P. 1	eti e	10 11 - 0 0 44 W # 2 - #110	
Establishment of	Englacer's Principal Site Office	994 days	Tue 04/11/16	Moa 67/8/6		S (V)
Submission an	nd approval	21 days	Tue 04/11/16	Mon 94/12/6	11.4 0.00.0011111	6 3111111110
Provision	- 100	8 days	Tue 04/12/7	Tue 04/12/14	0	7 110
Servicing duri	ing construction period	600 days	Wed 04/12/15	Sun 06/8/6	9	
Servicing duri	ing maintonance period	364 days	Mae 06/8/7	Sun 02/2/3	¥	**************************************
Docomnission	ping	l day	Mon 07/8/6	Mon 117/8/6	9	
Secondary Office	Commence of the succession	582 days	Man 05/1/3	Mon 05/8/7		II (V) WHO MARKET THE WORLD AND A THE PROPERTY OF THE PROPERTY
Sultimasida se	ed approval	£5 days	Most 05/1/3	Mon 03/1/17		13 [533733]-
Provision	Comment to the second opposite an arrange	28 days	Tue 05/1/18	Mon 03/2/14	0.17	13 (1614851881111111)
Servicing		538 days	Tue 05/2/15	Sun 06/%/6	.u	N TREE PROTECTION CONTRACTOR OF THE PROTECTION OF THE PROT
Decommission	ning	1 day	Most 06/8/7	Mon 06/8/7	H	14.1222121210101010111111111111111111111
Provision of Conf	tractor's accommoditing	602 days	Man 04/12/13	Sup 96/8/6		16 THURSDAY AND
Initial survey		20 days	Wed 04/12/15	Man 05/1/3		17 #001797573
Erection of board	ding and project signboard at Por. A	34 days	Mon 05/1/31	Sat 05/3/5	19	TR SEESESTES LILEGED
Frection of hours	ding and project signboard at Par. B	13 days	Mon 05/2/21	Sat 95/3/5	g	19 (574)(10
Application and I	Installation of dectrical system	75 days	(ri 04/12/3)	Tue 05/3/15		20 PREPRESENTATION OF THE PROPERTY OF THE PROPE
Application and I	nstallation of water supply system	75 days	Son 05/1/15	Thu 05/3/31		N WARREN THE THE PROPERTY OF T
Application and i	installation of telephone fines	75 days	Sun 05/1/15	Thu 05/3/31		22 [17] [25] [17] [25] [17] [25] [25] [25] [25] [25] [25] [25] [25
Notification of pa	order to concern	31 days	Wed 04/12/1	Fri 04/12/31		23 [000-00001000100]
Application for parties of the Wood Shek	rounigation of Marine Department Nofler	71 days	Fei 04/12/17	Fri 05/2/25		24 (1001.001.001.001.001.001.001.001.001.00
	rnornigation of Marine Department Notice	65 days	Pri 04/12/17	Sat 05/2/19		35 AUDICARDA CONTROLLA CON
Environmental A		558 days	Mon 04/11/15	Sun 46/9/3		26 V AND THE STATE OF THE STATE
Sittemission au	ed approval of ES and IC (Env)	44 days	Mon 04rt L/15	Tue 04/12/28		n managanana,
Endorsement	of isM&A prognoal	12 days	Wed 04/12/29	Sun 05/1/9	#	20 B19510)
Baseline water	quality monutoring	26 days	Mon 05/1/10	fri 03/2/4	21	29 (2022) 2022
Preparation an	al approval of baseline report	21 days	Sat 05/2/5	Fri 05/2/25	#9	20 MINISTER IN
Impaci monite	pring	527 days	Sm, 05/2/26	San 06/8/6	30	
Post-construct	ion municating	28 days	Mon 06/8/7	Seur 06/9/3	\$1,100,202	HARRIE BUSINESS AND
Section 1 (Wong She	k Public Pler)			*************	11.12.429	
Temporary cover		121 days	Man 04/11/15	Tec 05/3/15	-	» (V) HUMANI HAME AND
Lagsign and (C	Tehacking	66 дауа	Mon 04/11/15	Wed 05/1/19	1-1-1-1	NO STATEMENT STREET, NO. 10 CONTRACTOR OF THE CO
artini Mar. Everyonez	Nound Tak #33253333333333333	Eagest	Bell soon	Summery	(V)1000	
contribugationie (Versia) 2)	Split	Compranizat h	(Nersen 📥	Chargerias I		Crasical Trade (See 1) Caratalanta Maintanence Period 11.1.5.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.

Master Programme

Contractor: Kin Shing Construction Co. Ltd.
Commencement Date: 15th Nov 2004
Completion Date: 6th Aug 2006
Programme Date: 21st Feb 2005

ъį	Test None	Diction	3° m	Fines	Prediocessors	W. J.	wi
e l	Installation of precast units with ir-situ pide caps.	60 days	Mon 05/30/10	Thu 05/12/8	56,53,53	No state and state and section control and section and	10.24
11	Cashing of in-afti pier deck	30 days	Fri 05/112/9	Sut 06/1/7	10,18	1 1 1 - 1	
72 !	Construction of hollards	30 days	Fri 05/12/9	Sat 06/1/7	W.		
78	Installation of corresion monitoring system	91 days	Sun 05/16/9	Sat 06/1/7	Kata - I water to a		
Š¢.	Approval of specialist contractor and method statement	61 days	Sun 05/10/9	The 05/12/8			
5	lestallation of corresion monitoring system	30 days	Fri 05/12/9	Sal ()6/1/7	70,74	1	
4	Roof cover system	272 days	Tue 05/8/9	Sun 06/5/7			
77	Approval of specialist contractor	61 days	Tue 05/8/9	Sat 05/10/8			1
*	Submission of weekshop drawings for consection debrits with deck	61 days	Sen 05/10/9	Thu 05/12/8	р		
11	Material submissions	91 days	Sun 05/10/9	Sat 06/1/7	Ti i		- 11
10	Submission of werkshop drawing for remaining roof system	91 days	Sun 05/10/9	Sat 96/1/7	79	1	1
-1 (Construction of steel works	60 days	Sun 06/1/8	Wed 06/3/8	71,80,79		
0	Execution, of roof covers	fill days	Thu 06/3/9	Sun 06/5/7	à1 · · · · · · · · · · · · · · · · · · ·	1 - 1	1
1	Marrying-in to bandside	121 days	Wed 06/3/8	Thu 06/7/6	7	1	1:
-11	Application of Excavation Pennil	90 days	Wed 06/3/8	Mon develo	1		1
1	Site works	31 dnys	Tue 06/6/6	Thu 06/7/6	81,31		
197	Electrical system, CLP nieter box and lighting system	220 days	Mon 05/10/10	Wed 06/5/17			
Nº.	Approval of specialist contractor	30 days	Mon 05/10/10	Toe 05/11/8			
14	Linson with CLP and EMSD	60 days	Wod 05/11/9	Set 06/1/7	85	1 1	\$ as
W.F.	Tuestalistism	120 days	Sun 06/1/8	Sun 06/5/7	Лак	1	\$ 3
Ġ.	Testing	10 days	Man 06/5/8	Wed 06/5/17	N9		
01	Construction of floor finish	121 days	Wed 06/3/8	Thu 06/7/6			: !
4.	Material aubmissions	61 days	Wed 96/3/8	Sun 06/5/7	1		1
ge i	Site works	60 days	Mon 06/5/8	Thu 06/7/6	82.92		
**	Construction of hand railing seating beaches and notice boards	150 days	Tue 06/2/7	Thu 66/7/6	1		
5	Material subsuission	60 days	Tast 06/2/7	Pri 06/4/7	4		* 1
9	Construction	90 days	Sal 05/4/8	Tln: 06/7/6	1439	15 1 1 2	- 1
47	Installation of fender system	190 days	Thu 05/12/29	Thu 06/7/6			11
68	Material submission	34 days	Thu 05/12/29	Sat 06/1/28	4		11
35	Ordering of material	59 days	Sun 06/1/29	Tue 06/3/28	199		11
18.40	Sinc works	LCG days	Wed 06/3/29	Thu 06/7/6	71,99	7 3 1	11 1
lut.	Relocation of navigation light by Marine Dept.	92 days	Fri 06/4/7	Pri 86/7/7			# #
102	Application to Marine Department	91 daya	Fri 064/7	Thu 06/7/6			11.1

Contract No. 1792(034)02 Viloria Picta prima Visitin 2)

Kental Test

ANTHERSON Propose

- - - - - Схупакелея Milestore

Summary

Completion Mileston



Children' Took (Sec. 1 & 2) 55000000000000 Catalog Took (Sec. 2)

2020000

Cinical Trak (See 1) V2111111112 Maintenance Period

WINGSTON

Master Programme (Version 2)

Contractor: Kin Shing Construction Co. Ltd.
Commencement Date: 15th Nov 2004
Completion Date: 6th Aug 2006
Programme Date: 21st Feb 2005

T-4k Nem:	Distinu	Stact	Pinid-	Palmain	16.1 26 m 26
Relocation	1 day	Fyi 06/7/7	Fri 06/7/7	100,93,91,86,50	
Commissioning of the pler	1 day	Sat 96/7/8	Sat 96/7/8	iny	
Demodition of the temporary berth and the existing pier	151 days	Thu 06/3/9	Sun 06/8/6	1	
Survey of existing structures	31 days	Thu 06/3/9	Sac 06/4/8	1	
Design and ICH checking of demolition plan	63 days	Sun 06/4/9	Thu 06/6/8	106	
Submission for Engineer's comments	30 days	Fri 06/6/9	Sat 06/7/8	109	
Obtain consent from Country and Marine Park Authority	30 days	Fri 06/6/9	Sat 06/7/8	192	
Domolinia	29 days	Sun 06/7/9	Sun 06/8/6	184,109,108	
Maintenance Period for the Works	365 days	Mea 06/8/7	Mon 07/8/6	110	
Section 2 (Kn Lun Wan Public Pier)					
Curul Survey	626 days	Mon 04/11/15	Wed 86/8/2		113 (Vannylous and Carachamater and Cara
Solenissine and approval of specialist and method stateme	nt i 73 days	Mon 04/11/15	Weil 05/1/26		114 [8111120001311131111111111111111111111111
Initial comissimacy and approval by AFCD	18 days	Sun 05/2/20	Wed 05/3/9	101(25	115 2000000
Corol transforation	4 days	Thu 05/3/10	Sun 05/3/13	- Ins	
Post translocation survey	4 days	Mon 05/3/14	Thu 05/3/17	· · · · · · · · · · · · · · · · · · ·	116 (5)
Post pice construction survey	15 days	Wed 06/7/19	Wed 06/8/2	397	117 131
Tempurary cover to existing pier	123 days	Mon 04/11/15	Thu 05/3/17		119 (V) IROUNDANIAN PROPERTIES AND ALLES AND A
Design and iCE electing	66 days	Mon 04/11/15	Wed 05/1/19		130 (1) (1) (1) (1) (1) (1) (1) (1) (1) (1)
Suberissian for Engineer's continent	30 days	Tita 05/1/20	Fci 05/2/18	120	121/2/11/2/2/2
Grection	23 days	Sat 05/2/19	Sat 05/3/12	121	187777777
Certified by ICE and commissioning	5 days	Sun 05/3/13	Thu 05/3/17	122	129 (53)
Provision of temporary berth	247 days	Maa 64'11/15	Tue 05/7/19		124 (** RIVERMANNENIA MARINE) SEESCHOOLING VICTOR (** CONTRACTOR C
Design and ICE checking of temporary berth	80 days	Mon 04/11/15	Wed 05/2/2		125 CHARCHERLE SENTENCING MILLER HINESTER
- Submission for Engineer's curament	81 days	The 05/2/3	Sun 05/4/24	125************************************	126 THEORYSTEPH CONTROL OF THE PROPERTY OF THE
Piling (phase 1)	31 days	Mon 03-4/25	Wed 05/5/25	123.126,117,23,10.25,42	127 003650036502366
Filing (Phase 2)	9 days	Fri 05.6'10	Sat 05/6/18		
Deck construction and installation of fenders	25 days	Sun 05/6/19	Wed 05/7/13	128	
Relocation of payigation light by Marine Dept.	81 days	Man QS/4/25	Thu 05/7/14		120 (*)
Application to Marine Department	BO days	Mon 05/4/25	Wed 05/7/13		in managarithman
Relocation works	1 day	Thu 05/7/14	Thu 05/7/14	139,331	
Cartified by ICE, texting and commissioning of bottle	5 days	En 05/7/15	Tue 05/7/19	133	
Demolition of part of the existing pier	115 days	Mon 05/4/18	Wed #5/8/10		134 (V) MARI SEMINERI USTONICANI
Survey of existing structures	31 days	Mon 05/4/18	Wed 05:5/18	**************	13/ 10/1097/13/13/13/13/13/13/13/13/13/13/13/13/13/
Design and ICF checking of demolition plan	32 days	The 05/5/19	San 05/6/19		na Mariana

Car) to No. (2009) (No.)) State Engranne (Verior))

Normal Task Split

ORDINATION Rogen

Concurrence Milestens

Symmag

Cempletion Milesense

Chilant Tax (Soc 1 & 2) 800000000000000 Chilant Tax Sec 20

Critical Task (Sec. 1) 2722/1722/272 Mointectanon Periodi

ATTATATA University

Master Programme

Contractor: Kin Shing Construction Co. Ltd.

Commencement Date: 15th Nov 2004

Completion Date: 6th Aug 2006

Programme Date: 21st Feb 2005

	Taitline	Direction	Stat	Finish	Andresson	W.1.[w.2].W.1].W.2.[w.2].W.1.[w.1].W.1.[w.1].W.2.[w.1].W.1.[w.1].W	Dy Walton Walton	umaleslesses	1 09 Mar	19 W20 W71 V-32 W2	ina lyusteachiat	4 30 E10;
	Submission for Engineer's comments	30 days	Most 05/6/20	Tue 05/7/19	136	111111111111111111111111111111111111111	1					
	Carisons with local residents	30 days	Moit 05/6/240	Tine (1.5/7/19	135		Ė		1 1			
	Denoligions	22 days	Wed 05/7/20	Wed 05/8/10	133,138,137		i	ž.		1		
	Grand investigation	129 dаув	West 04/12/29	Trt 05/5/6	CHAINSTINE CONTRACTOR		[40] V 3000051800	BEGARNAROR WATER	GOOD LEVENTER DO	ORGANIA MANAGAMA	HORSE (V)	
	Submission for Engineer's comment	68 days	Wed 04/12/29	Sun 05/3/6			(4) <u>\$\$\$\$\$\$\$\$\$\$</u>	ecretafogonosusu	4864683	1/4	100	
	Ground investigation works on sile	20 days	Fri 05/3/18	Wed 05/4/6	141,30,117		7		142 (113	33333337	- 8	
	Preparation and approval of reports	(Ø days	Thu 05/4/7	Sut 05/4/16	142	/ · Š	4			143 (2533)	. !	7/4
	Submission of reports to determine pile founding levels	20 days	Sun 05/4/17	Pri 05/5/6	(43		30	1		144 遼密	GERGER	74
	Pilling for permanent pior	342 days	Sat 05/1/1	The 05/12/8			145 (*) 30-310-30-9	OTER RESIDENCE	AUGUSTANIA N			4000000
	Conspilation of method statement for pilling	33 days.	Sat 05/1/1	Wed 05/2/2			146 (\$2023) 3318	mand)				3
	Submission for Engineer's commont.	189 days	Thu 05/2/3	Wed 05/8/10	140			144 (\$333330550	<u> </u>	ANALISMANANTAN	r er	31181913
65)	Vertical preliminary pile and leading	15 days	This 05/8/11	Thu 05/8/25	(47,139,65,144)			-				
ĝ	Verneal main piles (EL,E4,D1,D4,C1,C4)	20 days	Fri 05/8/26	Wed 05/9/14	[43]			1			- 8	
	Temporary platform for roking pile	21 days	The 05/9/15	Wed Q5/10/5	(10)	\$5				60	2	8 (
	Vertical main pile (remaining 15 nos)	45 days	Thu 05/9/15	Set 05/10/29	189			Þ				259
	Raking preliminary piles and testing	£6 duys	The 05/10/6	Fyi 05/10/21	140,62			1	1	8	40	131
1	Raking main piles (remaining 9 nos)	33 days	Sat 05/10/22	Wod 05/11/23	152			1	1		8.	59
Ť	Pile tests for main piles	15 dags	Thu 05/11/24	Thu 05/12/8	171,153			1		1		
ď.	Construction of pile cap and deck	201 days	Wed 05/8/10	Sun 06/2/26			73		1			(6)
1	Submission and approval of precist yard	60 days	Wed 05/8/10	Sat 05/10/8			첉		i a			
ij.	Custing of precast units at precast yard	60 days	Mon 05/10/10	Thu 05/12/8	156		1		1 1	1		
1	Design and ICE checking of falsework for pile cap and deck	60 days	Sat 05/9/10	Tue 05/11/8	1				•	1		
4	construction Submission of calculation and anothed statement for	30 days	Wed 05/11/9	The 05/12/8	188				1 0	1		
	Sugmoor's approval	-2000	**************************************						1 .	1		1
	Frection of Talsework for Installation of precast units	20 days	Pri 05:12/9	Wed 05/12/28	24					V.		
	lostallation of precast units with meditupile capa	55 days	Fri 05/12/9	Wed 06/2/1	167,059		78 C					
	Casing of media pier dock	25 days	Thu 06/2/2	Sim 06/2/26	101,144		1			- 8		
3	Construction of hollards	25 days	Thu 06/2/2	Sun 06/2/26	161		- 8	7	4.1	\$	語	
á	Installation of corresion monitoring system	85 tlays	Sun 05/12/4	Sam. 06/2/26	Marie Resident			3		Į.		
\$	Approval of specialist contractor and method statement	60 dnys	Sun 05/12/4	Wed 06/2/1				1	11		25	8
	Instal zhoa ef conesion monitoring system	25 дауя	Thu 06/2/2	Sun 06/2/26	141,165		8		1 1	1	3	*1
9	f austruction of villa	110 days	Pri 86/2/17	Tue 06/6/6		10 0		i		1	9	
	Concrete structure	50 days	Man 06/2/27	Mon 06/4/17	162	E =	10	3		12	3	
	Freeming	110 days	Fri 06/2/17	Tue 06/6/6			1	1	1.1	400	- ii - 4	
30	Material submission	60 days	Frt 06/2/17	Man 06/4/17			\$0 \$1.	1			4	11
76	Construction	50 days	Tue 06/4/18	Τυς θά-6ε6	158,176	1		1	100			¥.

Master Programme

Contractor: Kin Shing Construction Co. Ltd.
Commencement Date: 15th Nov 2004
Completion Date: 6th Aug 2006
Programme Date: 21st Feb 2005

-	Cast Have:	Duatou	Stan	Finish	Preileressors	10 Mes 10
1	Construction of walking cover 1 & 2	245 days	Wed 05/16/5	Tue 06/6/6		
1	Approval of specialist contractor	60 days	Wed 05/10/5	Sat 05/12/3		
1	Suranteston of workshop drawings for connection details with their	60 days	Sun 05/12/4	Wed 06/2/1	177	
	Material submissions	85 days	Sun 05/12/4	Sun 06/2/26	171	
	Submission of workshop drawing for remnining roof system	85 days	Sun 05/12/4	Sun 06/2/26	179	
ł	Construction of sicel works	50 days	Mon 06/2/27	Mon 06/4/17	174,162,175	
1	Frection of roof covers	50 days	Tue 06/4/18	Tue 06/6/6	127	
i	Electrical system, CLP meter box and lighting system	200 clays	Tue 05/11/29	Frt 06/6/16	205600000000000000000000000000000000000	
1	Approval of specialist contractor	30 days	The 05/11/29	Wed 05/12/28		
i	Liaison with CLP and EMSD	60 days	The 05/12/29	Sun 06/2/26	180	
1	Installation	100 days	Мон 06/2/27	Tue 06/6/6	(62,181	
	Testing	10 days	Wed 06/6/7	Fri 06/6/16	162	
	Construction of Boor finish	130 days	Thu 06/3/9	Sun #6/7/16		
	Material submissions	90 days	Thu 06/3/9	Tac 06-6/6		
9	Site works	40 days	Wed 06/6/7	Sun 06/7/16	120.05,171	
į	Construction of hand railing, senting benches and notice boards	(50 days	1/ri 06/2/17	Sun 66/7/16		
26	Material submission	60 days	Fri 06/2/17	Mon 06/4/17		
Ů.	Cenarcation	90 days	Tue 06/4/18	Son 06/7/16	183	
	Installation of feuder system	190 days	Sun 06/1/8	Sun 86/7/16		
1	Musical submission	31 days	Sun Dis/178	Tue 06/2/7		
#	Ordering of moterial	59 days	Wed 06/2/8	Iri 06/4/7	19[
1	Site works	10:1 days	Sat 06/4/8	Sun 06/7/16	192	
ï	Relocation of navigation light by Marine Dept.	92 days	Man 06/4/17	Mon 06/7/17		
1	Application to Marine Department	9t days	Mon 06/4/17	Sunt 06/7/16		
	Relocation	1 day	Men 06/7/17	Mon 06/7/17	110,192,196,286,189	
	Commissioning of the pier	1 day	Tue 06/7/18	Tue 66/7/18	156	
	Demolition of the temporary borth and the existing pier	141 days	Sun 06/3/19	Sun 06/8/6	1	
	Survey to existing structure	3t days	Sun 06/3/19	Tue 06/4/18		
1	Design and ICE checking of demolition plan	61 days	Wed 06/4/19	Son 06/6/18	195	
d	Submission for Engineer's comments	30 days	Men 06/6/19	Tite 06/7/18	2010	
	Liniann with local residents	30 days	Mon 06/6/19	Tue 06/7/18	565	
3	Demailtion	19 days	Wed 06/7/19	Sion 05/8/6	193,341,201	
	Maintenance Period for the Works	365 days	31on 06/8/7	Mon f17/8/6	200	


Page 6


Contractor: Kin Shing Construction Co. Ltd. Contract No.: CV/2004/02 Master Programme Commencement Date: 15th Nov 2004
Completion Date: 6th Aug 2006
Programme Date: 21st Feb 2005 Reconstruction of Wong Shek and Ko Lau Wan Public Piers As you have the control of the contr nick 25 and 25 a o ituoricoscurricirios proportium POSCHOLARIA AND AND MINIMENDA DE L'ARREST NATIONAL DE LA CONTRACTION DEL CONTRACTION DE LA CONTRACTION DEL CONTRACTION DE LA C 32 THREE THE Chinal Tela (Sep 1-3, 2) 1988899999999 Childrel Tesk (Sec 2) THE THE THE (STEERSTEELING PAGES Rennd Tass Contract No. CV-2054-02 States the poliumian Standing 24 DIMILLIN Commercomes Mileston: V222222222A Ministrance Pedral Completion Milestone Critical Tree (See 1)

Contractor: Kin Shing Construction Co. Ltd. | 151 Master Programme Centract No.: CV/2004/02 Commencement Date: 15th Nov 2004 io Reconstruction of Wong Shek and Completion Date: 6th Aug 2006 Ko Lan Wan Public Piers Programme Date: 21st Feb 2005 57 (5/6/15/0) (14/19) e CERRITARIO to transcommentorios SPACES CHARLEST CONTRACTORS » funnamunamundo OF DESIGNATIVE STATES OF THE PROPERTY OF THE P 68 KYLLERIUS TENE hợ STEETHER Chitagli Task Gire 1 & 2) \$2000000000000 Critical Pask (See 2) (STATESTED SEALERS) /013 Successy Namel Took Contain No. (NY2816M2 Mester Programmy (Nosamo 2: Communication Milerona VZZZZZZZZZZA Maintenanca Postoć Completion Malestone Critical Task (Sec 1)

Page 6

Contractor: Kin Shing Construction Co. Ltd. Master Programme Contract No.: CV/2004/02 Commencement Date: 15th Nov 2004 Reconstruction of Wong Shek and Completion Date: 6th Aug 2006 Ko Lau Wan Public Piers Programme Date: 21st Feb 2005 0 TELEVILLE TO THE TOTAL TO THE T 72 MINISTERNATION ESTRELIGHERS PRESENT PETERS STORES TO IN NATIONAL PROPERTY OF THE PARTY OF THE is describer and the state of the section of the se 31 877777777777777777777777777 ST THE PROPERTY OF THE 7 (PRESENTER) na Propositateriszeniszeniszeniszeniszeniszen OF ALLBARANCE REPRESENTATION OF ALLBANDS AND ALLBANDS OF THE PROPERTY OF THE P SOS (FREEE/ERFERSERRANDERS ERFEREIT) CO. A COUNTRIES OF STREET 663 100 PRESENTATION IN THE PRESENTATION OF THE PROPERTY OF THE PR ·U THE RESIDENCE OF THE PROPERTY OF THE PROPERTY OF THE PERSON OF THE PERSO .010 @Mad Twi (Ser 1 & 2) | 82299568299981 | Craim: Tolk (Sec 2) TETHETTE [538:38.832.83283] Frages Nerval link Control By EVOCHAR Market Preparation - Vending 71 VZIZZZZZZZA Maintenance Percel BRUDGEN Completion Millarcon





Master Programme

Contractor: Kin Shing Construction Co. Ltd.

Commencement Date: 15th Nov 2004

Completion Date: 6th Aug 2006

