### **Highways Department**

## Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin

Contract No. HY/2003/10 - Environmental Team for Lai Chi Kok Viaduct and Eagle's Nest Tunnel

> Monthly EM&A Report Part I – Lai Chi Kok Viaduct (Version 1)

> > November 2005

Approved By (Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

#### CINOTECH CONSULTANTS LTD

Room 1602-1610, Delta House, 3 On Yiu Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: <u>info@cinotech.com.hk</u>

# TABLE OF CONTENTS

EX	ECUTIVE SUMMARY	1
	Introduction Environmental Monitoring and Audit Works Environmental Licenses and Permits Key Information in the Reporting Month	1 1
1.	INTRODUCTION	3
	Background Project Organizations Construction Programme Summary of EM&A Requirements	4 4
2.	AIR QUALITY	6
	Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Methodology and QA/QC Procedure Results and Observations	6 6 7
3.	NOISE	9
	Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Methodology and QA/QC Procedures Maintenance and Calibration Results and Observations	9 10 10 10 11
4.	ENVIRONMENTAL AUDIT	.12
	Site Audits Review of Environmental Monitoring Procedures Status of Environmental Licensing and Permitting Implementation Status of Environmental Mitigation Measures Summary of Exceedances Implementation Status of Event Action Plans Summary of Complaints and Prosecutions	12 12 12 16 16
5.	FUTURE KEY ISSUES	.17
	Key Issues for the Coming Month Monitoring Schedule for the Next Month Construction Program for the Next Month	17
6.	CONCLUSIONS AND RECOMMENDATIONS	.18
	Conclusions Recommendations	

# LIST OF TABLES

- Table I
   Summary Table for Events Recorded in the Reporting Month
- Table II
   Summary Table for Key Information in the Reporting Month
- Table 1.1Key Project Contacts
- Table 2.1Locations for Air Quality Monitoring
- Table 2.2Air Quality Monitoring Equipment
- Table 2.3Impact Dust Monitoring Parameters, Frequency and Duration
- Table 3.1Noise Monitoring Stations
- Table 3.2Noise Monitoring Equipment
- Table 3.3
   Noise Monitoring Parameters, Frequency and Duration
- Table 4.1
   Summary of Environmental Licensing and Permit Status
- Table 4.2Observations and Recommendations of Site Audit

# LIST OF FIGURES

Figure 1 Locations of Monitoring Stations

## LIST OF APPENDICES

- A Action and Limit Levels for Air Quality and Noise
- B Copies of Calibration Certificates
- C Environmental Monitoring Schedules
- D Wind Data
- E 1-hour TSP Monitoring Results and Graphical Presentations
- F 24-hour TSP Monitoring Results and Graphical Presentations
- G Noise Monitoring Results and Graphical Presentations
- H Summary of Exceedance
- I Site Audit Summary
- J Event Action Plans
- K Environmental Mitigation Implementation Schedule (EMIS)
- L Construction Programme
- M Complaint Log

# ABBREVIATION AND ACRONYM

AL Levels	Action and Limit Levels
CEDD	Civil Engineering and Development Department
E / ER	Engineer/Engineer's Representative
EIA	Environmental Impact Assessment
EM&A	Environmental Monitoring and Audit
EMIS	Environmental Mitigation Implementation Schedule
EP	Environmental Permit
EPD	Environmental Protection Department
ET	Environmental Team
HVS	High Volume Sampler
HyD	Highways Department
IEC	Independent Environmental Checker
NOE	Notification of Exceedancne
QA/QC	Quality Assurance / Quality Control
RE	Resident Engineer
RH	Relative Humidity
SLM	Sound Level Meter
TSP	Total Suspended Particulates

# **EXECUTIVE SUMMARY**

## Introduction

- This is the twenty-forth monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the "Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin, Lai Chi Kok Viaduct & Eagle's Nest Tunnel". This report documents the findings of EM&A Works conducted in November 2005 for Contract No. HY/2003/01, Lai Chi Kok Viaduct (the Project).
- The major site activities undertaken in the reporting month included piling works, construction of pile caps and piers, slope works and segment erection works.

## **Environmental Monitoring and Audit Works**

- Environmental monitoring and audit works for the Project was performed regularly as stipulated in the updated EM&A Manual and the results were checked and reviewed. Site audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- Summary of the events and action taken in the reporting month is tabulated in **Table I**.

# Table I Summary Table for Events Recorded in the Reporting Month

Parameter	No. of 1	Events	No. of Events	Action Taken	
Parameter	Action Level	Limit Level	Due to the Project	Action Taken	
1-hr TSP	0	0	0	N/A	
24-hr TSP	0	0	0	N/A	
Noise	1	0	0	Complaint investigation	

# **Environmental Licenses and Permits**

• Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, the Water Discharge Licenses (WDLs) and the Construction Noise Permits (CNPs). Four new CNPs were issued to the Project in the reporting month.

# Key Information in the Reporting Month

• Summary of key information in this reporting month is tabulated in **Table II**.

# Table II Summary Table for Key Information in the Reporting Month

Event	Event Details		Action Taken	Status	Remark	
Event	Number	Nature	ACTION TAKEN	Status	Ixtillal K	
Complaint received	1	Dark smoke, dust and noise	Complaint investigation	Closed		
Changes to the assumptions and key construction / operation activities recorded	0		N/A	N/A		
Status of submissions under EP	0		N/A	N/A		
Notifications of any summons & prosecutions received	0		N/A	N/A		

## **Future Key Issues:**

Major site activities for the coming month include:

- Construction of abutment, pile caps and columns;
- Bulk excavation,
- Buttress wall construction;
- Soil nail installation;
- Retaining wall construction;
- Drainage works;
- Cast in-situ of slip roads; and
- Segment erection by lifting frame and launching gantry.

The anticipated environmental impacts will be mainly on dust generation and construction noise impact from slope works.

# 1. INTRODUCTION

# Background

- 1.1 Route 9 (Kowloon Section) (R9K) (hereinafter call the R9K-Project) forms part of the Route 9 between Cheung Sha Wan and Sha Tin (R9-CSWST) project, which will be a new expressway connecting West Kowloon and Sha Tin. It will be the fourth external link between Sha Tin and Kowloon and will form an important link between the northeast New Territories and the west Kowloon, Lantau Island and the western New Territories. R9K is being managed and implemented by the Highways Department (HyD).
- 1.2 The engineering design of R9K is covered under Agreement No. CE 50/98 "Route 9 between Cheung Sha Wan and Sha Tin Design Construction Assignment". The main consultant engaged under Agreement No. CE 50/98 is Maunsell Hyder Joint Venture (MHJV), who will act as the Engineer for the construction contracts. The works of R9K mainly comprise a 1.4km dual 3-lane Lai Chi Kok Viaduct from Lai Wan Interchange to Butterfly Valley; 0.5 km of dual 3-lane at-grade carriageway linking to the 2.1 km dual 3-lane twin-bore Eagle's Nest Tunnel with associated portal buildings; a toll plaza with an administration building located with the Sha Tin valley woodland; a ventilation building and an adit; associated noise barriers, noise enclosures, drainage, slope and landscape works; and electrical and mechanical works for the whole R9-CSWST. The remainder of the R9-CSWST forms the Sha Tin Section (R9S) of the project and is being managed and implemented separately by the Civil Engineering and Development Department (CEDD).
- 1.3 The R9-CSWST project is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). An environmental impact assessment (EIA) report has been prepared in 1998 for the R9-CSWST project (1998 R9 EIA) to consider the key issues of noise, air quality, water quality, ecological, construction waste, landscape and visual, land use and cultural impacts, and identify possible mitigation measures.
- 1.4 An Updated Final EIA report was subsequently completed in August 1999 for the R9-CSWST project (1999 R9 EIA), to cater for some changes in R9K portion as mentioned in paragraph 1 in the report. The 1999 R9 EIA was endorsed by Environmental Protection Department (EPD) in November 1999. The 1998 R9 EIA and the 1999 R9 EIA (R9 EIA Reports) were included in the EIA register under the EIAO as report no. EIA-135/BC and AEIAR-022/1999 respectively. An Environmental Monitoring and Audit (EM&A) Manuals for each of the R9 EIA Reports (EM&A Manuals) were also included as part of the EIA reports in the register.
- 1.5 Subsequent to the endorsement of the R9 EIA Reports by EPD in November 1999, the project programme was deferred to start in 2002/2003 for completion by 2006/07. The implementation of the project was then separated into the R9S and R9K portion. An Environmental Permit (EP) No. EP-103/2001 was issued on 17 September 2001 for R9K to the HyD as Permit Holder and a varied EP No. EP-103/2001/A was subsequently issued on 20 May 2003 for R9K (R9K EP) to HyD as Permit Holder. A varied EP-103/2001/C was recently issued on 22 July 2005.

3

- 1.6 The major construction activities of two civil contracts of the R9K project, Contract No. HY/2003/01 entitled "Route 9 Lai Chi Kok Viaduct" and Contract No. HY/2003/02 entitled "Route 9 Eagle's Nest Tunnel and Associated Works", were commenced in 15<sup>th</sup> December 2003 for completion in April 2007.
- 1.7 "Route 9" was recently re-titled as "Route 8 (previously known as Route 9)". Cinotech Consultants Limited (Cinotech) was commissioned by HyD to undertake the Environmental Monitoring and Audit works for "Route 8 between Cheung Sha Wan and Sha Tin Environmental Team (ET) for Lai Chi Kok Viaduct and Eagle's Nest Tunnel (Contract No. HY/2003/10)". Dr. Priscilla CHOY of Cinotech Consultants Ltd. was appointed as the ET Leader under Condition 2.2 of the EP. Mr. David YEUNG of CH2M-IDC Hong Kong Ltd. was appointed as the IEC under Condition 2.1 of the EP. This is the twenty-forth monthly EM&A report summarizing the EM&A works for the Project in November 2005.

# **Project Organizations**

- 1.8 Different parties with different levels of involvement in the project organization include:
  - Project Proponent Major Works Project Management Office (MWPMO) of Highways Department (HyD)
  - Engineer (E) Maunsell-Hyder Joint Venture
  - Engineer's Representative (ER) Maunsell-Hyder Joint Venture
  - Environmental Team (ET) Cinotech Consultants Limited
  - Independent Environmental Checker (IEC) CH2M-IDC Hong Kong Limited
  - Contractor NECSO Entrecanales Cubiertas, S.A.
- 1.9 The responsibilities of respective parties are detailed in Section 1.8.3 of the EM&A Manual (1999) of the Project.
- 1.10 The key contacts of the Project are shown in **Table 1.1**.

# **Construction Programme**

- 1.11 The site activities undertaken in the reporting month were:
  - Construction of abutments, pile caps and columns at Slip Roads C and D, Lai Wan Overpass and Main Viaduct;
  - Bulk excavation works and retaining wall construction at CCR-R1;
  - Bulk excavation works and soil nails installation at slope CCR-S1 and CCR-R3;
  - Drainage works at Rest Garden area, Hoi Lai Estate, Piers B1 and P5;
  - Segment erection by lifting frame for Main Viaduct, Slip Roads A and B;
  - Pier construction at Slip Road D;
  - Retaining wall construction at CCR-R2;
  - Buttress wall construction at CCR-S1;
  - Cast in-situ of Slip Roads C and D;
  - Bored piling work at R3; and
  - Segment erection at Main Viaduct by launching gantry at night at Piers P6, P7 and P8.

## Summary of EM&A Requirements

- 1.12 The EM&A programme requires construction phase monitoring for air quality and construction noise, and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
  - All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event Action Plans;
  - Environmental mitigation measures, as recommended in the project EIA study final report; and
  - Environmental requirements in contract documents.

Party	Role	Name	Position	Phone No.	Fax No.
		Mr. K.T. Lee	SE3/R8K	2762 3684	
HyD	Permit Holder	Mr. C.Y. Tang	E6/R8K	2762 3598	2714 5198
		Mr. L.C. Chung	E2/R8K	2762 3613	
	Engineer	Mr. Conrad Ng	Project Manager	2605 6262	2691 2649
MHJV		Mr. D.F. Lilliman	CRE	2959 0010	
IVITIJ V	Engineer's Representative	Mr. Henry Liu	SRE	2991 1068	2959 0290
	Representative	Mr. Joseph Chi	RE	2991 1034	
	Environmental Team	Dr. Priscilla Choy	The ET Leader	2151 2089	3107 1388
Cinotech		Mr. KK Chan	Audit Team Leader	2151 2077	
		Mr. Henry Leung	Monitoring Team Leader	2151 2087	
CH2M-	<sup>1-</sup> Environmental	Mr. David Yeung	Independent Environmental Checker	2872 2934	2507 2293
IDC		Mr. Billy Yu	Assistant Independent Environmental Checker	2872 2949	2307 2293
NECSO	Contractor	Mr. Rafael Rubio	Project Director	2956 3300	2956 3331
MECSU	Contractor	Mr. Lawrence Kwok	QA/E Manager	2930 3300	2950 5551
24-hour Er	nergency Hotline			2370 9200	-

## Table 1.1Key Project Contacts

- 1.13 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 4 of this report.
- 1.14 This report presents the environmental monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely dust and noise levels and audit works for the Project in November 2005.

# 2. AIR QUALITY

## **Monitoring Requirements**

2.1 Monitoring of 1-hour and 24-hour TSP was conducted to monitor the air quality. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

## **Monitoring Locations**

2.2 One designated monitoring station, AM2 was selected for impact dust monitoring for the Project. **Table 2.1** describes the air quality monitoring location, which is also depicted in **Figures 1**.

## Table 2.1 Locations for Air Quality Monitoring

Monitoring Station	Description	Location
AM2	Lai Chi Kok Park Sports Centre	Rooftop

## **Monitoring Equipment**

2.3 **Table 2.2** summarizes the equipment used for the air quality monitoring. Copies of calibration certificates are attached in **Appendix B**.

### Table 2.2Air Quality Monitoring Equipment

Equipment	uipment Model and Make	
Calibrator GMW25; S/N: 1536		1
HVS Sampler	Graseby GMW Model GS2310 High Volume TSP Sampler and associated equipment and shelter	1

### **Monitoring Parameters, Frequency and Duration**

2.4 **Table 2.3** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting period is shown in **Appendix C**.

### Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency	
1-hr TSP	Three times / 6 days	
24-hr TSP	Once / 6 days	

# Monitoring Methodology and QA/QC Procedure

### Instrumentation

2.5 Graseby GMW Model GS2310 TSP High Volume Sampler (HVS) was employed for 1-hour & 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in Sections 2.2 to 2.4 of the EM&A Manual (1999).

## **Operating/Analytical Procedures**

- 2.6 Operating/analytical procedures for the operation of HVS were as follows:
  - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
  - No two samplers were placed less than 2 meters apart.
  - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
  - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
  - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
  - No furnaces or incineration flues were nearby.
  - Airflow around the sampler was unrestricted.
  - The sampler was more than 20 meters from the drip line.
  - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.7 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between  $1.1 \text{ m}^3/\text{min.}$  and  $1.4 \text{ m}^3/\text{min.}$ ) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.8 For TSP sampling, fiberglass filters (G810) were used.
- 2.9 The power supply was checked to ensure the sampler worked properly.
- 2.10 On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.11 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.

- 2.12 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.13 The shelter lid was closed and secured with the aluminum strip.
- 2.14 The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.15 After sampling, the filter was removed and sent to the laboratory for weighing. The elapsed time was also recorded.
- 2.16 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than  $\pm 3^{\circ}$ C; the relative humidity (RH) should be < 50% and not vary by more than  $\pm 5\%$ . A convenient working RH is 40%.

### Maintenance/Calibration

- 2.17 The following maintenance/calibration was required for the HVS:
  - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
  - High volume samplers were calibrated at bi-monthly intervals using GMW-25 Calibration Kit throughout all stages of the air quality monitoring.

### **Results and Observations**

- 2.18 All TSP monitoring was conducted as scheduled in this reporting month.
- 2.19 No Action/Limit Level exceedance was recorded for both 1-hr and 24-hr TSP monitoring.
- 2.20 Wind data monitoring equipment has been installed in Shatin Heights for logging wind speed and wind direction. These wind data for the reporting month is summarized in **Appendix D**.
- 2.21 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E** and **F**, respectively.

# 3. NOISE

# **Monitoring Requirements**

- 3.1 Monitoring and audit of construction noise levels is required to be conducted, in accordance with the EM&A Manual, to ensure that any unacceptable noise impacts could be readily detected and timely and appropriate action be undertaken to rectify the situation.
- 3.2 The construction noise levels shall be measured in terms of the A-weighted equivalent continuous sound pressure level (Leq). Leq (30min) shall be used as the monitoring parameter for the time period between 0700-1900 hours on normal weekdays. For all other time periods, Leq (5min) shall be employed for comparison with the Noise Control Ordinance (NCO) criteria. As supplementary information for data auditing, statistical results such as  $L_{10}$  and  $L_{90}$  shall also be obtained for reference.
- 3.3 Four designated noise monitoring stations, namely NM4, NM8a, NM8b and NM9 were selected for impact monitoring. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

# **Monitoring Locations**

3.4 Noise monitoring was conducted at five designated monitoring stations as summarized in **Table 3.1**. **Figures 1** show the locations of these stations.

Stations*	Description	Location	
NM4 Mei Foo Sun Chuen, Phase 5		Rooftop of Block 9	
NM8a	Nob Hill	M/F of Car Park	
NM8b	Nob Hill	3/F of Car Park	
NM9	Hoi Lai Estate	G/F of Hoi Fai House	

# Table 3.1Noise Monitoring Stations

(1) Renovation work was undertaken at the Lai Chi Kok Reception Centre (NM2) and the centre was found vacated. The noise monitoring was suspended since December 2004. Approval for the change of EM&A Programme was granted by EPD on 30<sup>th</sup> December 2004.

(2) The Lai Chi Kok Hospital (NM3) was also found vacated and noise monitoring has been suspended since January 2005, as approved by EPD on 15<sup>th</sup> March 2005.

3.5 Stations NM8a and NM8b were installed at Nob Hill in May 2004. Station NM8b is located at 3/F of the car park of Nob Hill, which is strongly influenced by traffic noise from Ching Cheung Road. The measurement at this station is for reference purpose, but not for compliance check of construction noise. The measured noise level at Station NM8a, which is located at M/F of car park and closer to the construction site, acts as an indicator of the construction noise. Since the domestic premises are located above 5/F, noise assessment would be performed to assess the level of nuisance resulting from the construction noise at the domestic premises whenever the measured noise level at NM8a exceeds the noise limit level.

3.6 A new housing estate, Hoi Lai Estate, became one of the noise sensitive receivers close to the Project site. As recommended by the Regional (West) Office of EPD, noise monitoring at this location (Station NM9) was newly included in the EM&A programme. Approval for the change of EM&A programme was granted by EPD on 30<sup>th</sup> December 2004.

# **Monitoring Equipment**

3.7 **Table 3.2** summarizes the noise monitoring equipment model being used. Copies of calibration certificates are attached in **Appendix B**.

# Table 3.2 Noise Monitoring Equipment

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	B&K Model 2238	5
Calibrator	B&K 4231	2
Wind Speed Anemometer	RS232 Integral Vane Digital Anemometer	1

# **Monitoring Parameters, Frequency and Duration**

3.8 **Table 3.3** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix C**.

Table 3.3	Noise Monitoring Parameters, Frequency and Duration
1 4010 010	Tobse montoring runanceers, rrequency and Duranon

Stations	Parameter	Period	Frequency	Measurement
NM4				Façade
NM8a	$\begin{array}{c} L_{10}(30 \text{ min.})dB(A) \\ L_{90}(30 \text{ min.})dB(A) \\ L_{eq}(30 \text{ min.})dB(A) \end{array}$	0700-1900 hrs.	Once per	Façade
NM8b		on weekdays	week	Façade
NM9				Façade

# Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was generally set on a tripod at a height of 1.2 m above the ground, depending to the actual monitoring condition.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
  - frequency weighting : A
    - time weighting : Fast
  - time measurement : 30 minutes / 5 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.

- At the end of the monitoring period, the  $L_{eq}$ ,  $L_{90}$  and  $L_{10}$  were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

## Maintenance and Calibration

- 3.9 The microphone head of the sound level meter and calibrator was cleaned with soft cloth regularly.
- 3.10 The meters were sent to the supplier to check and calibrate on a yearly interval.

### **Results and Observations**

- 3.11 Noise monitoring was performed at the four designated locations as scheduled in this reporting month.
- 3.12 All the Construction Noise Levels (CNLs) reported in this report, except those collected at Stations NM8a, NM8b and NM9, were adjusted with the corresponding baseline level (i.e. Measured Leq Baseline Leq = Measured CNL), in order to facilitate the interpretation of the noise exceedance.
- 3.13 Noise monitoring results and graphical presentations are shown in Appendix G.
- 3.14 One noise complaint was received on 7<sup>th</sup> November 2005, triggering one noise Action Level exceedance. No noise Limit Level exceedance was recorded in the reporting month.
- 3.15 At Stations NM4, NM8a and NM8b, the major noise source identified during the monitoring exercises was mainly the road traffic noise.
- 3.16 At Station NM9, construction noise from the Project and occasionally the traffic noise were identified as the major noise source during monitoring.

# 4. ENVIRONMENTAL AUDIT

## Site Audits

- 4.1 Site audits were carried out by ET on weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 4.2 Site audits were conducted on 3, 9, 17, 24 and 30 November 2005 by ET. The audit session on 3 November 2005 was conducted with the representatives of HyD, IEC, ER, the Contractor and ET.

# **Review of Environmental Monitoring Procedures**

4.3 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

## Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

### Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

# Status of Environmental Licensing and Permitting

4.4 All permits/licenses obtained for the Project are summarized in **Table 4.1**. Four new CNPs were issued to the Project in the reporting month.

### **Implementation Status of Environmental Mitigation Measures**

4.5 According to the Environmental Permit and the EM&A Manuals, the mitigation measures detailed in the documents are required to be implemented. An updated summary of the EMIS is provided in **Appendix K**.

Dorres 4 Ma	Valid	Period	Datalla	States a
Permit No.	From	То	- Details	Status
<b>Environmental Per</b>	mit (EP)		·	
EP-103/2001/C	22/7/05	N/A	<ul> <li><u>Construction and operation of</u></li> <li>(a) All civil works (including highways, traffic, geotechnical, drainage, structural, architectural and landscaping works) for the Lai Chi Kok Viaduct, the interchange with Ching Cheung Road, the main road within Butterfly Valley and the Eagle's Nest Tunnel;</li> <li>(b) All E&amp;M works (including ventilation, Traffic Control &amp; Surveillance System (TCSS), toll collection system and lighting) for the whole Route 9 between Cheung Sha Wan and Sha Tin;</li> <li>(c) The permanent slope works above the northern portal of the Eagle's Nest Tunnel;</li> <li>(d) The architectural works (including fitting out and furnishings) of the portal buildings of the Sha Tin Heights Tunnel.</li> </ul>	Valid
Registration of Ch	emical Wast	e Producer		
WPN 5213-261- N2413-04	17/11/03	N/A	N/A	Valid
Water Discharge L		1		
EP482/260/251/1	05/12/03	31/12/08	Discharge of industrial trade effluent arising from the construction site at Route 9 – Lai Po Road Section of Lai Chi Kok Viaduct (Contract HY/2003/01).	Valid
EP482/260/251/2	15/12/03	31/12/08	Discharge of industrial trade effluent arising from the construction site at Route 9 – Lai Chi Kok Viaduct excluding Lai Po Road Section.	Valid
Construction Noise	e Permit (CN	JP)		
GW-RW0401-05	27/06/05	22/12/05	<i>Location</i> : Butterfly Valley Road near LCK Interchange <i>Time Period</i> : Any day not being a general holiday between 2100-0700 hours	Valid
GW-RW0402-05	27/06/05	23/12/05	<i>Location</i> : Butterfly Valley Road near LCK Fire Station <i>Time Period:</i> Any day not being a general holiday between 2100-0700 hours	Valid
GW-RW0501-05	03/08/05	02/02/06	<i>Location</i> : Hing Wah Street West (Jetty Area) <i>Time Period:</i> Whole day of general holidays (including Sundays) and any other days between 1900-0700 hours on next day	Valid
GW-RW0519-05	13/08/05	12/02/06	<i>Location</i> : Butterfly Valley Road near LCK Reception Center <i>Time Period:</i> Whole day of general holidays (including Sundays) and any other days between 1900-0700 hours on next day	Valid
GW-RW0534-05	17/08/05	16/02/06	<i>Location</i> : Lai Po Road near Yuet Lun Street <i>Time Period</i> : Whole day of general holidays (including Sundays) and any other days between 1900-0700 hours on	Valid

# Table 4.1 Summary of Environmental Licensing and Permit Status

next day

Permit No.	Valid	Period	Details	Status
i erinnt ino.	From	То	Details	Status
GW-RW0535-05	17/08/05	15/02/06	<i>Location</i> : Butterfly Valley Road and Kom Tsun Street <i>Time Period</i> : Any day not being a general holiday between 2100-0700 hours	Valid
GW-RW0563-05	02/09/05	01/03/06	<i>Location:</i> Ching Cheung Road near Mei Foo Sun Chuen <i>Time Period:</i> General holidays (including Sundays) between 0700-2300 hours and any other days between 1900-2300 hours	
GW-RW0585-05	15/09/05	14/03/06	<i>Location:</i> Butterfly Valley, LCK <i>Time Period:</i> General holidays (including Sundays) between 0700-2300 hours and any other days between 1900-2300 hours	Valid
GW-RW0624-05	30/09/05	29/03/06	<i>Location:</i> Lai Wan Road <i>Time Period:</i> Any day not being a general holiday between 2100-0700 hours	Valid
GW-RW0648-05	07/10/05	06/04/06	<i>Location:</i> Junction of Ching Cheung Road and Castle Peak Road <i>Time Period:</i> General holidays (including Sundays) between 0700-2300 hours and any other days between 1900-2300 hours	Valid
GW-RW0662-05	17/10/05	16/03/06	<i>Location:</i> Junction of Ching Cheung Road and Castle Peak Road <i>Time Period:</i> Any day not being a general holiday between 2100-0700 hours	Valid
GW-RW0674-05	23/10/05	19/02/06	<i>Location:</i> Butterfly Valley near LCK Reception Centre <i>Time Period:</i> Whole day of general holidays (including Sundays) and any other days between 1900-0700 hours on next day	Valid
GW-RW0699-05	7/11/05	5/5/06	<i>Location:</i> Lai Po Road near West Kowloon Highway <i>Time Period:</i> Any day not being a general holiday between 2100-0700 hours	Valid
GW-RW0716-05	9/11/05	31/3/06	<i>Location:</i> Kwai Chung Road and Butterfly Valley Road <i>Time Period:</i> Whole day of general holidays (including Sundays) and any other days between 1900-0700 hours on next day	Valid
GW-RW0738-05	15/11/05	14/05/06	<i>Location:</i> Lai Po Road near Hoi Lai Estate <i>Time Period:</i> General holidays (including Sundays) between 0700-2300 hours and any other days between 1900-2300 hours	Valid
GW-RW0745-05	18/11/05	17/05/06	<i>Location:</i> Ching Cheung Road near LCK Swimming Pool <i>Time Period:</i> Whole day of general holidays (including Sundays) and any other days between 1900-0700 hours on next day	Valid

4.6 During site inspections in the reporting month, no non-conformance was identified. The

observations and recommendations are summarized in Table 4.2.

# Table 4.2 Observations and Recommendations of Site Audits

Parameters	Date	<b>Observations and Recommendations</b>	Follow-up
Air Quality	3-Nov-05	Fugitive dust emission was observed at the works area near Pier D14. The Contractor was reminded to water the area more frequently.	The situation was found improved / rectified during the audit on 9-Nov-05.
	9-Nov-05 17-Nov-05	Small parts of soil slope surfaces and stockpiles were observed at the works areas of R2 and R3. The Contractor was recommended to cover the surfaces properly to prevent wind erosion.	The situation was found improved / rectified during the audit on 24-Nov-05.
	17-Nov-05	Some exposed soil slope surfaces at the areas of R2 and R3 were not covered. The Contractor was reminded to cover the slopes properly.	The situation was found improved / rectified during the audit on 24-Nov-05.
	17-Nov-05	Fugitive dust emission was observed during the loading at Slope S1. The Contractor was reminded to provide sufficient water spray for the loading process.	The situation was found improved / rectified during the audit on 24-Nov-05.
	24-Nov-05	Deposition of dusty material was observed at the access road near Slope S6. The Contractor was reminded to keep the access road clean.	The situation was found improved / rectified during the audit on 30-Nov-05.
	30-Nov-05	Open stockpile of soil was observed at R2. The Contractor was recommended to cover the stockpile by impervious sheeting to minimize dust emission.	The situation would be followed up in Dec 05.
Noise	24-Nov-05	An air compressor without noise emission label was operated at R3. The Contractor was reminded to affix a valid NEL on the compressor.	The situation was found improved / rectified during the audit on 30-Nov-05.
Chemical Management	3-Nov-05	An oil drum was placed on bared ground without drip trap at R2. The Contractor was reminded to provide a drip tray for the drum as soon as possible.	The situation was found improved / rectified during the audit on 9-Nov-05.
	30-Nov-05	An oil drum was not placed in bunded area at S3. The Contractor was reminded to provide a drip tray for the oil drum.	The situation would be followed up in Dec 05.

## **Summary of Exceedances**

### 1-hr TSP Monitoring

4.7 No Action/Limit Level exceedance was recorded in the reporting month.

## 24-hr TSP Monitoring

4.8 No Action/Limit Level exceedance was recorded in the reporting month.

## Construction Noise Monitoring

4.9 No Action/Limit Level exceedance was recorded in the reporting month.

## **Implementation Status of Event Action Plans**

4.10 The Event Action Plans for air quality and construction noise are presented in **Appendix J**.

### **Summary of Complaint and Prosecution**

- 4.11 An environmental complaint was received on 7<sup>th</sup> November 2005, regarding construction dark smoke, dust and noise at Ching Cheung Road near Mei Foo Sun Chuen. The complaint was lodged by a resident of Mei Foo Sun Chuen and the sites of concern were CCR-R2, R3 and S4. Ad-hoc noise and dust monitoring was conducted on 8<sup>th</sup> and 10<sup>th</sup> November 2005 and no exceedance was recorded. Therefore, the complaint was considered not justifiable. A complaint investigation report was submitted to EPD on 15<sup>th</sup> November 2005.
- 4.12 There were 16 environmental complaints and no prosecution received since the commencement of the Project. The Complaint Log is attached in **Appendix M**.

# 5. FUTURE KEY ISSUES

# Key Issues for the Coming Month

- 5.1 Key issues to be considered in the coming month include:
  - Dust generation from excavation works and soil nail installations at CCR-S1, R1 to R3;
  - Potential dust emission from haul roads, stockpiles of dusty materials and exposed slope surfaces at CCR-S1 and S4;
  - Construction noise generation from slope works at S1 and piling works at R2 and R3;
  - Nighttime construction noise from segment transportation and segment erection;
  - Accumulation of stagnant water in the site.

# Monitoring Schedule for the Next Month

5.2 The tentative monitoring schedule for the next month is shown in **Appendix C**.

# **Construction Program for the Next Month**

- 5.3 The major construction activities in coming months include:
  - Construction of abutments, pile caps and piers at Slip Roads C and D, Lai Wan Overpass and Main Viaduct;
  - Bulk excavation works, buttress wall construction and soil nails installation at slope CCR-S1;
  - Bulk excavation works and retaining wall construction at CCR-R1;
  - Bulk excavation works at CCR-R3;
  - Drainage works at Rest Garden area, Hoi Lai Estate, Piers B1 and P5;
  - Segment erection by lifting frame at Piers P4, P14, P15, P18, Slip Roads A and B;
  - Segment erection by launching gantry at night at Piers P9 and P10;
  - Cast insitu of Slip Roads C and D; and
  - Bored piling work at R3.
- 5.4 The tentative construction program for the Project is provided in **Appendix L**.

# 6. CONCLUSIONS AND RECOMMENDATIONS

### Conclusions

- 6.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.
- 6.2 No exceedance was recorded for the environmental monitoring in the reporting month, except one noise Action Level (complaint) exceedance was recorded.
- 6.3 One environmental complaint was received on 7<sup>th</sup> November 2005, regarding construction dark smoke, dust and noise at Ching Cheung Road near Mei Foo Sun Chuen. After investigation by ET, the complaint was considered not justifiable.

## Recommendations

6.4 According to the environmental audit performed in the reporting month, the following recommendations were made:

## Dust Impact

- To ensure water spray is applied for the dust emissive works, such as soil nail installation, loading and unloading of soil materials, rock breaking works.
- To cover soil stockpiles and exposed slope surface by impervious sheets or other means.

### Noise Impact

- To provide temporary noise barriers for noisy activities, such as breaking works near the noise sensitive receivers.
- To employ quiet powered mechanical equipment if possible.
- To ensure compliance of CNP conditions during restricted-hour works.
- To space out noisy equipment and position the equipment as far away as possible from noise sensitive receivers.


### Water Impact

- To review the capacity of de-silting facilities for discharge.
- To keep the sedimentation faculties well maintained and to perform de-silting regularly.

### Waste / Chemical Management

- To avoid accumulation of stagnant water on site.
- To provide proper storage for oil drums on site.
- To check for any accumulation of waste materials or rubbish on site.
- To avoid any discharge or accidental spillage of chemical waste directly from the site.

FIGURES



F:\PROJECTS\MA3024\DRAWING\IMPACT\LCK\FIGURE 1\_LAYOUT\_05.DWG

APPENDIX A ACTION AND LIMIT LEVELS

# Appendix A - Action and Limit Levels (LCKV)

### **1-Hour TSP**

Location	Action Level, μg/m <sup>3</sup>	Limit Level, µg/m <sup>3</sup>
AM2	301	500

## 24-Hour TSP

Location	Action Level, µg/m <sup>3</sup>	Limit Level, µg/m <sup>3</sup>
AM2	177	260

### **Construction Noise**

Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays		75 dB(A)
0700-2300 hrs on holidays & 1900-2300 hrs on all other days	When one documented complaint is received	70* dB(A)
2300-0700 hrs of next day	1	55* dB(A)

(\*) The Area Sensitivity Rating for the noise monitoring stations (NM4, NM8a, NM8b and NM9) is taken as C, according to Table 1 of EPD's Technical Memorandum on Noise from Construction Work other than Percussive Piling.

APPENDIX B COPIES OF CALIBRATION CERTIFCATES

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



Chi Kok Sport Co 4-Oct-05 A-01-20	entre (AM2)			KC		MA3024/20/0013
1-Oct-05						
		Next Due Date: Serial No		3-Dec-05 0818		
			C			
	201.0	Ambient			7(1.2	
<u>fa (K)</u>	301.8	Pressure, Pa	(mmHg)		761.2	
	Or	ifice Transfer Sta	andard Inform	ation		
Jo.:	A-04-03	Slope, mc 0.0572		Intercept, bc 0.0261		0.0261
Last Calibration Date: 23-Apr-05			mc x Qstd + h	$\mathbf{bc} = [\Delta \mathbf{H} \mathbf{x} (\mathbf{Pa}/76)]$	0) x (298/Ta	$)]^{1/2}$
n Date:	22-Apr-06		Qstd = $\{[\Delta H]\}$	x (Pa/760) x (298)	$(Ta)]^{1/2} - bc\}$	/ mc
	Talena alata	<b>a</b>				
		Calibration of	1SP Sampler		HVS	
H (orifice),		fice	Qstd (CFM)	ΔW [ΔW x (Pa/760) x (298/Ta		$(200) \times (208/T_2) 1^{1/2} V_{-}$
n. of water	[ΔH x (Pa/76	0) x (298/Ta)] <sup>1/2</sup>	X - axis	(HVS), in. of oil		axis
12.3	:	3.49	60.52	7.3		2.69
9.2		3.02	52.28	5.6		2.35
7.4		2.71	46.84	4.6		2.13
		2.27	39.19	3.0		1.72
5.2 3.0		1.72	29.66	1.8		1.33
<b>0.0446</b> icient* = ficient < 0.99	0.9	987	Intercept, bw	0.008	5	
		Set Point (	Calculation			
Equation, th						
Kc	Signature: Signature:	tim	~	-	Date: Date:	4/10/05 400 05
Ka					Signature:	

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong. Tel: (852) 2898 7388 Fax: (852) 2898 7076

# **TEST REPORT**

APPLICANT: Cinotech Consultants Limited 1602-1610 Delta House, 3 On Yiu Street, Shatin, N.T.

Test Report No.:	C/05/50503
Date of Issue:	2005-05-03
Date Received:	2005-05-03
Date Tested:	2005-05-03
Date Completed:	2005-05-03
Page:	1 of 1

#### ATTN:

Mr. Henry Leung

# **Certificate of Calibration**

#### Item for calibration:

Description
Manufacturer
Model No.
Serial No.
Project No.
Equipment No.

: RS232 Integral Vane Digital Anemometer : AZ Instrument : 451104 : 9020746 : C13 : A-03-01

#### Test conditions:

Room Temperature Relative Humidity Pressure : 21 degree Celsius : 70% : 100.8 kPa

#### Methodology:

The anemometer has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### **Results:**

	Reference Set Point	Instrument Readings
Measuring Air Velocity, m/s	2.00	2.00
Temperature, °C	20.0	20.1

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

Patrick

PATRICK TSE Operation Manager

Date:	04/23/2005		Rootsmete Calibrator	Contraction of the second s	9736553 1888A		Ta: Pa:	22.00 C 761.0 mm Ho
Operator Calibrato		G25A	Calibrator	5/IV.	e (0e oe oe oe or o e o	Placed in		701.0 mm ng
	Run	Vol. Init. (m3)	Vol. Final (m3)	∆ Vol. (m3)	∆ Time (min)	ΔP (mm Hg)	∆H (in H2O)	
	1	1.00	2.00	1.00	1.404	3.08	2.00	
	2	3.00	4.00	1.00	0.997	6.17	4.00	
	3	5.00	6.00	1.00	0.889	7.85	5.00	
	4	7.00	8.00	1.00	0.848	8.59	5.50	
	5	9.00	10.00	1.00	0.700	12.42	8.00	

#### Andersen Instruments, Inc. Drifice Transfer Standard Certification Worksheet

#### **Data Tabulation**

Vstd (m3)	Qstd (x-axis)	$\frac{\sqrt{\Delta H} \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}{(y-axis)}$	Va	Qa (x-axis)	√⊿H(Ta / Pa) (y-axis)
1.007	0.717	1.422	0.996	0.709	0.881
1.003	1.006	2.011	0.992	0.995	1.246
1.000	1.125	2.248	0.990	1.113	1.393
0.999	1.179	2.358	0.989	1.166	1.461
0.994	1.420	2.844	0.984	1.405	1.762
	m =	2.0208		m =	1.2658
	b = -0.024947			b =	-0.015460
	r =	0.999989		r =	0.999989

#### Calculations

Vstd ==ZVol((Pa -=ZP) / Pstd)(Tstd / Ta) Qstd ==Vstd / ZTime  $Va = \Delta Vol((Pa - \Delta P) / Pa)$ Qa = Va /  $\Delta Time$  page 1

#### For subsequent flow rate calculations:

$$Qstd = 1 / m \left( \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} \right) - b$$

Standard Conditions: Tstd: 298.18 ° K Pstd: 760 mm Hg

For additional information consult:

1. The Federal Register, Vol. 47, No.234, pp. 54896-54921, Dec. 6, 1982

2. Quality Assurance Handbook, Vol II (EPA 60074-77-277a), Section 2.11

3. Andersen Instruments, Inc. Instruction Manual

Notes:

1. Copies of this calibration are not kept on file.


2. EPA recommends calibrators should be recalibrated after one year of use.


 $Qa = 1 / m((\sqrt{\Delta H(Ta / Pa)}) - b)$ 

where: ∆H: calibrator manometer reading (in H2O) ∆P: rootsmeter manometer reading (mm Hg) Ta: actual absolute temperature (° K) Pa: actual barometric pressure (mm Hg) b: intercept m: slope

#### Andersen Instruments, Inc.

**Orifice Transfer Standard Certification** 





 $p_{i}^{(\ell)}$ 



Qa series:

606 - 608 Cornell Centre, 50 Wing Tai Road, Chai Wan, Hong Kong. Tel: (852) 2898 7388 Fax: (852) 2898 7076

# **TEST REPORT**

<b>APPLICANT:</b>	<b>Cinotech Consultants Limited</b>	Test Report No .:	C/N/41218/1
	1601-1610 Delta House,	Date of Issue:	2004-12-18
	3 On Yiu Street,	Date Received:	2004-12-17
	Shatin, N.T.	Date Tested:	2004-12-17
		Date Completed:	2004-12-18

#### ATTN:

#### Mr. Henry Leung

# **Certificate of Calibration**

## Item for calibration:

Description
Manufacturer
Model No.
Serial No.
Microphone No.
Equipment No.

#### **Test conditions:**

Room Temperatre Relative Humidity : Integrating Sound Level Meter : Brüel & Kjær : B&K 2238 : 2337665 : 2289749 : N-01-01

Page:

1 of 1

: 20 degree Celsius : 64%

#### **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

William Yip Laborary Manager

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong. Tel: (852) 2898 7388 Fax: (852) 2898 7076

# **TEST REPORT**

<b>APPLICANT:</b>	<b>Cinotech Consultants Limited</b>	Test Report No .:	C/N/51116/1
	1602-1610 Delta House,	Date of Issue:	2005-11-16
	3 On Yiu Street,	Date Received:	2005-11-15
	Shatin, N.T.	Date Tested:	2005-11-15
		Date Completed:	2005-11-16
		Next Due Date:	2006-11-15

#### **ATTN:**

# Mr. Henry Leung

# **Certificate of Calibration**

#### Item for calibration:

Description	: Integrating Sound Level Meter
Manufacturer	: Brüel & Kjær
Model No.	: B&K 2238
Serial No.	: 2337666
Microphone No.	: 2289750
Equipment No.	: N-01-02
s:	

#### **Test conditions:**

Room Temperatre Relative Humidity : 20 degree Celsius : 60%

Page:

1 of 1

#### **Test Specifications:**

Performance checking at 94 and 114 dB

#### **Methodology:**

In-house method, according to manufacturer instruction manual

#### **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

Patrick

**PATRICK TSE** Operation Manager

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong. Tel: (852) 2898 7388 Fax: (852) 2898 7076

# **TEST REPORT**

APPLICANT: Cinotech Consultants Limited 1602-1610 Delta House, 3 On Yiu Street, Shatin, N.T.

Test Report No .:	C/N/50905-1
Date of Issue:	2005-09-06
Date Received:	2005-09-05
Date Tested:	2005-09-06
Date Completed:	2005-09-06
Next Due Date:	2006-09-05
Page:	1 of 1

ATTN:

#### Mr. Henry Leung

# **Certificate of Calibration**

#### Item for calibration:

Description	: Integrating Sound Level Meter
Manufacturer	: Brüel & Kjær
Model No.	: B&K 2238
Serial No.	: 2359311
Microphone No.	: 2346382
Equipment No.	: N-01-03
ons:	
Doom Tomporateo	· 22 degree Celsius

# Test conditions:

Room Temperatre Relative Humidity : 22 degree Celsius : 65%

#### **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of **WELLAB Ltd.** 

Patrick

PATRICK TSE Laborary Manager

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong. Tel: (852) 2898 7388 Fax: (852) 2898 7076

# **TEST REPORT**

<b>APPLICANT:</b>	<b>Cinotech Consultants Limited</b>	Test Report No.:	C/N/50905-2
	1602-1610 Delta House,	Date of Issue:	2005-09-06
	3 On Yiu Street,	Date Received:	2005-09-05
	Shatin, N.T.	Date Tested:	2005-09-05
		Date Completed:	2005-09-06
		Next Due Date:	2006-09-05

#### ATTN:

### Mr. Henry Leung

# **Certificate of Calibration**

#### Item for calibration:

Description Manufacturer Model No. Serial No. Equipment No.

**Test conditions:** 

Room Temperatre Relative Humidity Pressure : Integrating Sound Level Meter : Brüel & Kjær : B&K 2238 : 2359303 : N-01-04

Page:

1 of 1

: 21 degree Celsius : 62% : 1006.5hPa

#### **Test Specifications:**

Performance checking at 94 and 114 dB

### Methodology:

In-house method, according to manufacturer instruction manual

#### **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

Patrick

**PATRICK TSE** Operation Manager

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong. Tel: (852) 2898 7388 Fax: (852) 2898 7076

# **TEST REPORT**

<b>APPLICANT:</b>	<b>Cinotech Consultants Limited</b>	Test Report No.:	C/N/51015/1
	1602-1610 Delta House,	Date of Issue:	2005-10-15
	3 On Yiu Street,	Date Received:	2005-10-13
	Shatin, N.T.	Date Tested:	2005-10-14
		Date Completed:	2005-10-15

#### ATTN:

Mr. Henry Leung

# **Certificate of Calibration**

#### Item for calibration:

Description	: Integrating Sound Level Meter
Manufacturer	: Brüel & Kjær
Model No.	: B&K 2238
Serial No.	: 2394976
Microphone No.	: 2407349
Equipment No.	: N-01-05

#### **Test conditions:**

Room Temperatre Relative Humidity : 22 degree Celsius : 65%

Next Due Date:

Page:

2006-10-14

1 of 1

#### **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

Patrick

PATRICK TSE Operation Manager

### WELLAB LTD.

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong. Tel: (852) 2898 7388 Fax: (852) 2898 7076

### **TEST REPORT**

<b>APPLICANT:</b>	<b>Cinotech Consultants Limited</b>	Test Report No .:	C/05/1115-1
	1602-1610 Delta House,	Date of Issue:	2005-11-15
	3 On Yiu Street,	Date Received:	2005-11-14
	Shatin, N.T.	Date Tested:	2005-11-15
		Date Completed:	2005-11-15
		Next Due Date:	2006-11-14

### ATTN: Mr. Henry Leung

#### Item for calibration:

Description Manufacturer Model No. Serial No. Project No. Equipment No. : Acoustical Calibrator : Brüel & Kjær : 4231 : 2326353 : C13 : N-02-01

Page:

1 of 1

#### **Test conditions:**

Room Temperatre Relative Humidity Pressure : 20 degree Celsius : 65% : 1015.2 hPa

#### **Methodology:**

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### **Results:**

Sound Pressure Level	Measured SPL	Tolerance
At 94 dB SPL	94.0	$94.0\pm~0.1~\mathrm{dB}$

PREPARED AND CHECKED BY: For and On Behalf of **WELLAB Ltd.** 

atriels

PATRICK TSE Operation Manager

### WELLAB LTD.

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong. Tel: (852) 2898 7388 Fax: (852) 2898 7076

### **TEST REPORT**

<b>APPLICANT:</b>	<b>Cinotech Consultants Limited</b>	Test Report No .:	C/05/50305
	1602-1610 Delta House,	Date of Issue:	2005-03-05
	3 On Yiu Street,	Date Received:	2005-03-04
	Shatin, N.T.	Date Tested:	2005-03-05
	0	Date Completed:	2005-03-05

Page:

1 of 1

### ATTN:

Mr. Henry Leung

#### Item for calibration:

Description: Acoustical CalibratorManufacturer: Brüel & KjærModel No.: 4231Serial No.: 2343007Project No.: C13Equipment No.: N-02-02

#### Test conditions:

Room Temperatre	: 19 degree Celsius
Relative Humidity	: 70%
Pressure	: 1020.1hPa

#### Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### **Results:**

Sound Pressure Level	Measured SPL	Tolerance
At 94 dB SPL	94.0	$94.0\pm~0.2~\mathrm{dB}$

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

Patriels

PATRICK TSE Operation Manager

This test document cannot be reproduced in any way, except in full context, without the prior approval in writing of the laboratory.

### WELLAB LTD.

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong. Tel: (852) 2898 7388 Fax: (852) 2898 7076

### **TEST REPORT**

<b>APPLICANT:</b>	<b>Cinotech Consultants Limited</b>	Test Report No.:	C/N/50905-1A
	1602-1610 Delta House,	Date of Issue:	2005-09-06
	3 On Yiu Street,	Date Received:	2005-09-05
	Shatin, N.T.	Date Tested:	2005-09-05
		Date Completed:	2005-09-06
		Mart Day Date	2006 00 05

#### **ATTN:**

Mr. Henry Leung

Next Due Date: 2006-09-05 Page: 1 of 1

#### Item for calibration:

Description	: Acoustical Calibrator
Manufacturer	: Brüel & Kjær
Model No.	: 4231
Serial No.	: 2412367
Equipment No.	: N-02-03

### **Test conditions:**

Room Temperatre **Relative Humidity** Pressure

: 21 degree Celsius : 62% : 1006.5hPa

#### **Methodology:**

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### **Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	$94.0 \pm 0.1 \text{ dB}$
At 114 dB SPL	114.0	$114.0 \pm 0.1 \text{ dB}$

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

Patrick.

PATRICK TSE **Operation Manager** 

This test document cannot be reproduced in any way, except in full context, without the prior approval in writing of the laboratory.

APPENDIX C ENVIRONMENTAL MONITORING AND AUDIT SCHEDULE

### Environmental Monitoring for Lai Chi Kok Viaduct Air Quality and Noise Monitoring Schedule for November 2005

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
30-Oct	31-Oct	1-Nov	2-Nov	3-Nov	4-Nov	5-Nov
	1 hr TSP	1 hr TSP Noise		1 hr TSP	24 hrs TSP	
6-Nov	7-Nov	8-Nov	9-Nov	10-Nov	11-Nov	12-Nov
	1 hr TSP	1 hr TSP Noise		1 hr TSP 24 hrs TSP		
13-Nov	14-Nov	15-Nov	16-Nov	17-Nov	18-Nov	19-Nov
		1 hr TSP	1 hr TSP Noise 24 hrs TSP	1 hr TSP		
20-Nov	21-Nov	22-Nov	23-Nov	24-Nov	25-Nov	26-Nov
		1 hr TSP 24 hrs TSP	1 hr TSP Noise	1 hr TSP		
27-Nov	28-Nov	29-Nov	30-Nov	1-Dec	2-Dec	3-Dec
	24 hrs TSP	1 hr TSP	1 hr TSP Noise			

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

AM2 Lai Chi Kok Sports Centre

NM4 Mei Foo Sun Chuen, Phase 5

NM8a M/F of Nob Hill

NM8b 3/F of Nob Hill

NM9 G/F, Hoi Fai House, Hoi Lai Estate

### Environmental Monitoring for Lai Chi Kok Viaduct Tentative Air Quality and Noise Monitoring Schedule for December 2005

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
27-Nov	28-Nov	29-Nov	30-Nov	1-Dec	2-Dec	3-Dec
				1 hr TSP		
						24 hrs TSP
4-Dec	5-Dec	6-Dec	7-Dec	8-Dec	9-Dec	10-Dec
	1 hr TSP	1 hr TSP Noise		1 hr TSP		
					24 hrs TSP	
11-Dec	12-Dec	13-Dec	14-Dec	15-Dec	16-Dec	17-Dec
	1 hr TSP	1 hr TSP Noise			1 hr TSP	
				24 hrs TSP		
18-Dec	19-Dec	20-Dec	21-Dec	22-Dec	23-Dec	24-Dec
		1 hr TSP	1 hr TSP Noise 24 hrs TSP	1 hr TSP		
25-Dec	26-Dec	27-Dec	28-Dec	29-Dec	30-Dec	31-Dec
			1 hr TSP	1 hr TSP Noise	1 hr TSP	
			24 hrs TSP			

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

AM2 Lai Chi Kok Sports Centre

NM4 Mei Foo Sun Chuen, Phase 5

NM8a M/F of Nob Hill

NM8b 3/F of Nob Hill

NM9 G/F, Hoi Fai House, Hoi Lai Estate

APPENDIX D WIND DATA

Date	Time	Wind Speed m/s	Direction
1-Nov-2005	0:00	4	W
1-Nov-2005	1:00	3.6	W
1-Nov-2005	2:00	2.7	WNW
1-Nov-2005	3:00	2.7	W
1-Nov-2005	4:00	2.7	W
1-Nov-2005	5:00	3.1	WSW
1-Nov-2005	6:00	4	WSW
1-Nov-2005	7:00	3.6	SW
1-Nov-2005	8:00	3.1	SW
1-Nov-2005	9:00	2.2	SW
1-Nov-2005	10:00	1.8	WSW
1-Nov-2005	11:00	2.2	SW
1-Nov-2005	12:00	2.2	WSW
1-Nov-2005	13:00	2.2	SW
1-Nov-2005	14:00	2.2	SW
1-Nov-2005	15:00	2.7	WNW
1-Nov-2005	16:00	3.6	WSW
1-Nov-2005	17:00	3.1	WSW
1-Nov-2005	18:00	3.6	WSW
1-Nov-2005	19:00	3.1	SW
1-Nov-2005	20:00	3.1	WSW
1-Nov-2005	21:00	2.2	SW
1-Nov-2005	22:00	3.1	SW
1-Nov-2005	23:00	3.6	SW
2-Nov-2005	0:00	3.6	W
2-Nov-2005	1:00	3.1	WSW
2-Nov-2005	2:00	4.5	W
2-Nov-2005	3:00	4	W
2-Nov-2005	4:00	4.9	W
2-Nov-2005	5:00	4.5	WNW
2-Nov-2005	6:00	4.5	W
2-Nov-2005	7:00	4.5	W
2-Nov-2005	8:00	3.1	W
2-Nov-2005	9:00	2.7	SSW
2-Nov-2005	10:00	2.2	SW
2-Nov-2005	11:00	2.2	WSW
2-Nov-2005	12:00	1.8	W
2-Nov-2005	13:00	3.1	WNW
2-Nov-2005	14:00	3.1	W
2-Nov-2005	15:00	3.6	WNW
2-Nov-2005	16:00	4	NW
2-Nov-2005	17:00	2.7	W
2-Nov-2005	18:00	1.8	WNW
2-Nov-2005	19:00	1.3	WNW
2-Nov-2005	20:00	1.3	NW
2-Nov-2005	21:00	3.1	WNW
2-Nov-2005	22:00	4	W
2-Nov-2005	23:00	3.1	W
3-Nov-2005	0:00	2.7	W
3-Nov-2005	1:00	2.7	W
3-Nov-2005	2:00	3.1	WNW
3-Nov-2005	3:00	2.7	WNW
3-Nov-2005	4:00	2.7	WNW
3-1100-2003	5:00	3.1	WNW

Date	Time	Wind Speed m/s	Direction
3-Nov-2005	6:00	3.1	W
3-Nov-2005	7:00	2.7	WSW
3-Nov-2005	8:00	2.2	SW
3-Nov-2005	9:00	3.6	WNW
3-Nov-2005	10:00	3.1	WNW
3-Nov-2005	11:00	3.1	WNW
3-Nov-2005	12:00	3.6	WNW
3-Nov-2005	13:00	4	WNW
3-Nov-2005	14:00	3.6	WNW
3-Nov-2005	15:00	3.1	WNW
3-Nov-2005	16:00	2.2	WNW
3-Nov-2005	17:00	3.1	WNW
3-Nov-2005	18:00	1.3	WSW
3-Nov-2005	19:00	0.4	S
3-Nov-2005	20:00	0	W
3-Nov-2005	21:00	0	SW
3-Nov-2005	22:00	0	
3-Nov-2005	23:00	0	SW
4-Nov-2005	0:00	2.7	WNW
4-Nov-2005	1:00	3.6	WNW
4-Nov-2005	2:00	3.1	WNW
4-Nov-2005	3:00	2.7	WNW
4-Nov-2005	4:00	1.3	WNW
4-Nov-2005	5:00	2.2	WNW
4-Nov-2005	6:00	1.8	WSW
4-Nov-2005	7:00	1.8	SSW
4-Nov-2005	8:00	1.3	SW
4-Nov-2005	9:00	1.8	WNW
4-Nov-2005	10:00	2.7	WNW
4-Nov-2005	11:00	3.6	WNW
4-Nov-2005	12:00	3.6	WNW
4-Nov-2005	13:00	4	WNW
4-Nov-2005	14:00	3.6	WNW
4-Nov-2005	15:00	2.2	WNW
4-Nov-2005	16:00	2.2	WNW
4-Nov-2005	17:00	2.2	W
4-Nov-2005	18:00	1.8	W
4-Nov-2005	19:00	0	SSW
4-Nov-2005	20:00	0	
4-Nov-2005	21:00	0	S
4-Nov-2005	22:00	0	SSW
4-Nov-2005	23:00	0	
5-Nov-2005	0:00	0	
5-Nov-2005	1:00	0	SSW
5-Nov-2005	2:00	0	SSW
5-Nov-2005	3:00	0	SSW
5-Nov-2005	4:00	0	
5-Nov-2005	5:00	0	
5-Nov-2005	6:00	0	
5-Nov-2005	7:00	0	
5-Nov-2005	8:00	0	SW
5-Nov-2005	9:00	0.4	NW
5-Nov-2005	10:00	0.4	NW
5-Nov-2005	11:00	0.4	NW

Date	Time	Wind Speed m/s	Direction
5-Nov-2005	12:00	0.9	Ν
5-Nov-2005	13:00	2.7	Ν
5-Nov-2005	14:00	2.2	NNE
5-Nov-2005	15:00	2.2	Ν
5-Nov-2005	16:00	1.8	NE
5-Nov-2005	17:00	2.2	ENE
5-Nov-2005	18:00	0.9	NNE
5-Nov-2005	19:00	0	NE
5-Nov-2005	20:00	0	E
5-Nov-2005	21:00	0	E
5-Nov-2005	22:00	0	E
5-Nov-2005	23:00	0	E
6-Nov-2005	0:00	0	
6-Nov-2005	1:00	0	E
6-Nov-2005	2:00	0	
6-Nov-2005	3:00	0	
6-Nov-2005	4:00	0	
6-Nov-2005	5:00	0	
6-Nov-2005	6:00	0	
6-Nov-2005	7:00	0	
6-Nov-2005	8:00	0	
6-Nov-2005	9:00	0	NE
6-Nov-2005	10:00	0.4	NW
6-Nov-2005	11:00	1.8	N
6-Nov-2005	12:00	3.1	N
6-Nov-2005	13:00	3.1	NNE
6-Nov-2005	14:00	2.7	NNE
6-Nov-2005	15:00	3.1	NNE
6-Nov-2005	16:00	2.7	NNE
6-Nov-2005	17:00	2.2	NE
		1.3	ENE
6-Nov-2005 6-Nov-2005	18:00 19:00	0.4	NE
			NE
6-Nov-2005 6-Nov-2005	20:00	0.9	ENE
	21:00	0.9	ENE
6-Nov-2005	22:00	0	ENE
6-Nov-2005 7-Nov-2005	23:00	0	
	0:00		
7-Nov-2005	1:00	0	ENE
7-Nov-2005	2:00	0	ENE
7-Nov-2005	3:00		
7-Nov-2005	4:00	0	ENE
7-Nov-2005	5:00	0	
7-Nov-2005	6:00	0	
7-Nov-2005	7:00	0	
7-Nov-2005	8:00	0	
7-Nov-2005	9:00	0	ENE
7-Nov-2005	10:00	0	
7-Nov-2005	11:00	0	W
7-Nov-2005	12:00	1.3	WNW
7-Nov-2005	13:00	1.3	NE
7-Nov-2005	14:00	1.3	N
7-Nov-2005	15:00	2.2	WNW
7-Nov-2005	16:00	1.8	W
7-Nov-2005	17:00	1.3	Ν

Date	Time	Wind Speed m/s	Direction
7-Nov-2005	18:00	1.3	WNW
7-Nov-2005	19:00	0.9	W
7-Nov-2005	20:00	0.4	W
7-Nov-2005	21:00	1.3	W
7-Nov-2005	22:00	1.8	W
7-Nov-2005	23:00	2.7	W
8-Nov-2005	0:00	2.7	W
8-Nov-2005	1:00	2.7	W
8-Nov-2005	2:00	2.7	W
8-Nov-2005	3:00	3.1	W
8-Nov-2005	4:00	2.7	WNW
8-Nov-2005	5:00	2.2	W
8-Nov-2005	6:00	2.2	W
8-Nov-2005	7:00	1.8	W
8-Nov-2005	8:00	2.2	W
8-Nov-2005	9:00	2.2	W
8-Nov-2005	10:00	1.3	Ŵ
8-Nov-2005	11:00	0.9	W
8-Nov-2005	12:00	2.7	WNW
8-Nov-2005	13:00	2.7	WNW
8-Nov-2005	14:00	2.2	WNW
8-Nov-2005	15:00	1.3	W
8-Nov-2005	16:00	2.2	W
8-Nov-2005	17:00	1.3	WSW
8-Nov-2005	18:00	1.3	WSW
8-Nov-2005	19:00	0	S
8-Nov-2005	20:00	0	S
8-Nov-2005	21:00	0	S
8-Nov-2005	22:00	0	S
8-Nov-2005	23:00	0	
9-Nov-2005	0:00	0	S
9-Nov-2005	1:00	0	S
9-Nov-2005	2:00	0	
9-Nov-2005	3:00	0	
9-Nov-2005	4:00	0	
9-Nov-2005	5:00	0	S
9-Nov-2005	6:00	0	S
9-Nov-2005	7:00	0	
9-Nov-2005	8:00	0	NE
9-Nov-2005	9:00	0.9	W
9-Nov-2005	10:00	2.7	WNW
9-Nov-2005	11:00	2.2	WNW
9-Nov-2005	12:00	1.3	WNW
9-Nov-2005	13:00	1.3	WNW
9-Nov-2005	14:00	1.3	N
9-Nov-2005	15:00	1.3	N
9-Nov-2005	16:00	1.8	NNE
9-Nov-2005	17:00	1.8	N
9-Nov-2005	18:00	1.3	E
9-Nov-2005	19:00	0.4	ENE
9-Nov-2005	20:00	0.4	ENE
9-Nov-2005	21:00	0	
9-Nov-2005	22:00	0	WNW
9-Nov-2005	23:00	0	W

Date	Time	Wind Speed m/s	Direction
10-Nov-2005	0:00	0	
10-Nov-2005	1:00	0	
10-Nov-2005	2:00	0	
10-Nov-2005	3:00	0	
10-Nov-2005	4:00	0	
10-Nov-2005	5:00	0	
10-Nov-2005	6:00	0	
10-Nov-2005	7:00	0	
10-Nov-2005	8:00	0	
10-Nov-2005	9:00	0	NW
10-Nov-2005	10:00	0.4	NW
10-Nov-2005	11:00	0.9	WNW
10-Nov-2005	12:00	1.3	WNW
10-Nov-2005	13:00	2.7	NE
10-Nov-2005	14:00	2.7	NE
10-Nov-2005	15:00	2.7	NE
10-Nov-2005	16:00	2.2	N
10-Nov-2005	17:00	2.2	N
10-Nov-2005	18:00	0.4	NW
10-Nov-2005	19:00	0.4	E
10-Nov-2005	20:00	0	E
10-Nov-2005	21:00	0.9	ESE
10-Nov-2005	22:00	0.4	ESE
10-Nov-2005	23:00	0	
11-Nov-2005	0:00	0	
11-Nov-2005	1:00	0	SE
11-Nov-2005	2:00	0	
11-Nov-2005	3:00	0	
11-Nov-2005	4:00	0	SE
11-Nov-2005	5:00	0	
11-Nov-2005	6:00	0	
11-Nov-2005	7:00	0	SE
11-Nov-2005	8:00	0	
11-Nov-2005	9:00	0	WNW
11-Nov-2005	10:00	0	WNW
11-Nov-2005	11:00	0	WNW
11-Nov-2005	12:00	0.4	WNW
11-Nov-2005	13:00	0.4	ENE
11-Nov-2005	14:00	0.4	WNW
11-Nov-2005	15:00	0.9	N
11-Nov-2005	16:00	2.2	N
11-Nov-2005	17:00	1.3	NE
11-Nov-2005	18:00	0.9	E
11-Nov-2005	19:00	0.0	ENE
11-Nov-2005	20:00	0	
11-Nov-2005	21:00	0	
11-Nov-2005	22:00	0	
11-Nov-2005	23:00	0	
12-Nov-2005	0:00	0	
12-Nov-2005	1:00	0	
12-Nov-2005	2:00	0	
12-Nov-2005	3:00	0	
12-Nov-2005	4:00	0	

Date	Time	Wind Speed m/s	Direction
12-Nov-2005	6:00	0	
12-Nov-2005	7:00	0	E
12-Nov-2005	8:00	0	
12-Nov-2005	9:00	0	W
12-Nov-2005	10:00	2.2	WNW
12-Nov-2005	11:00	2.7	WNW
12-Nov-2005	12:00	4.9	WNW
12-Nov-2005	13:00	4.5	WNW
12-Nov-2005	14:00	4	WNW
12-Nov-2005	15:00	4	WNW
12-Nov-2005	16:00	4.9	WNW
12-Nov-2005	17:00	3.6	W
12-Nov-2005	18:00	3.1	WSW
12-Nov-2005	19:00	4.9	WNW
12-Nov-2005	20:00	4	WNW
12-Nov-2005	21:00	4.9	W
12-Nov-2005	22:00	4.5	WNW
12-Nov-2005	23:00	3.1	W
13-Nov-2005	0:00	3.6	W
13-Nov-2005	1:00	3.6	WNW
13-Nov-2005	2:00	3.6	W
13-Nov-2005	3:00	3.6	W
13-Nov-2005	4:00	4	Ŵ
13-Nov-2005	5:00	3.6	W
13-Nov-2005	6:00	3.1	WNW
13-Nov-2005	7:00	1.8	W
13-Nov-2005	8:00	1.3	SW
13-Nov-2005	9:00	3.6	W
13-Nov-2005	10:00	2.7	WNW
13-Nov-2005	11:00	2.7	WNW
13-Nov-2005	12:00	3.1	WNW
13-Nov-2005	13:00	3.6	W
13-Nov-2005	14:00	2.7	WNW
13-Nov-2005	15:00	2.7	WNW
13-Nov-2005	16:00	2.7	WNW
13-Nov-2005	17:00	2.7	WNW
13-Nov-2005	18:00	2.2	W
13-Nov-2005	19:00	2.7	WNW
13-Nov-2005	20:00	2.7	WNW
13-Nov-2005	21:00	1.8	WNW
13-Nov-2005	22:00	2.2	W
13-Nov-2005	23:00	1.8	W
14-Nov-2005	0:00	1.8	WNW
14-Nov-2005	1:00	1.8	WNW
14-Nov-2005	2:00	1.8	WSW
14-Nov-2005	3:00	0.9	WNW
14-Nov-2005	4:00	1.3	WNW
14-Nov-2005	5:00	0.4	SSW
14-Nov-2005	6:00	0.4	SSW
14-Nov-2005	7:00	0.4	SW
14-Nov-2005	8:00	0.4	WNW
14-Nov-2005	9:00	2.7	WNW
14-Nov-2005	10:00	2.7	W
14-Nov-2005	11:00	2.7	WNW

Date	Time	Wind Speed m/s	Direction
14-Nov-2005	12:00	2.2	WNW
14-Nov-2005	13:00	3.1	W
14-Nov-2005	14:00	3.6	WNW
14-Nov-2005	15:00	4.5	WNW
14-Nov-2005	16:00	3.6	WNW
14-Nov-2005	17:00	4	W
14-Nov-2005	18:00	2.7	W
14-Nov-2005	19:00	2.2	W
14-Nov-2005	20:00	2.7	W
14-Nov-2005	21:00	1.8	SW
14-Nov-2005	22:00	2.2	WSW
14-Nov-2005	23:00	3.1	WNW
15-Nov-2005	0:00	3.1	WNW
15-Nov-2005	1:00	3.6	W
15-Nov-2005	2:00	3.1	WNW
15-Nov-2005	3:00	2.7	W
15-Nov-2005	4:00	2.7	W
15-Nov-2005	5:00	3.1	W
15-Nov-2005	6:00	2.2	SW
15-Nov-2005	7:00	1.3	SW
15-Nov-2005	8:00	0.9	SSW
15-Nov-2005	9:00	0	SSW
15-Nov-2005	10:00	1.3	SSW
15-Nov-2005	11:00	3.1	WSW
15-Nov-2005	12:00	3.1	SW
15-Nov-2005	13:00	2.7	WNW
15-Nov-2005	14:00	3.6	WNW
15-Nov-2005	15:00	3.1	WNW
15-Nov-2005	16:00	2.7	WSW
15-Nov-2005	17:00	2.7	WSW
15-Nov-2005	18:00	3.6	WNW
15-Nov-2005	19:00	4.9	WNW
15-Nov-2005	20:00	3.1	WSW
15-Nov-2005	21:00	3.1	WSW
15-Nov-2005	22:00	2.2	SW
15-Nov-2005	23:00	2.2	SW
16-Nov-2005	0:00	2.2	SW
16-Nov-2005	1:00	2.7	SW
16-Nov-2005	2:00	1.8	WSW
16-Nov-2005	3:00	2.7	WNW
16-Nov-2005	4:00	2.7	SW
16-Nov-2005	5:00	2.7	WSW
16-Nov-2005	6:00	2.2	WSW
16-Nov-2005	7:00	3.1	WSW
16-Nov-2005	8:00	3.6	W
16-Nov-2005	9:00	4	WNW
16-Nov-2005	10:00	3.1	WNW
16-Nov-2005	11:00	3.6	W
16-Nov-2005	12:00	3.6	WSW
16-Nov-2005	13:00	2.7	W
16-Nov-2005	14:00	2.2	WNW
16-Nov-2005	15:00	1.8	WNW
16-Nov-2005	16:00	1.8	WNW
16-Nov-2005	17:00	1.8	SW

Date	Time	Wind Speed m/s	Direction
16-Nov-2005	18:00	1.8	SSW
16-Nov-2005	19:00	2.7	SSW
16-Nov-2005	20:00	2.7	SW
16-Nov-2005	21:00	2.7	W
16-Nov-2005	22:00	4.5	WNW
16-Nov-2005	23:00	2.7	SW
17-Nov-2005	0:00	2.2	SW
17-Nov-2005	1:00	2.2	SW
17-Nov-2005	2:00	2.2	WNW
17-Nov-2005	3:00	2.2	W
17-Nov-2005	4:00	1.8	WSW
	5:00	-	SW
17-Nov-2005		1.8	
17-Nov-2005	6:00	0.9	WNW
17-Nov-2005	7:00	1.3	WNW
17-Nov-2005	8:00	2.7	WNW
17-Nov-2005	9:00	3.6	WNW
17-Nov-2005	10:00	3.6	WNW
17-Nov-2005	11:00	3.1	WNW
17-Nov-2005	12:00	3.1	WNW
17-Nov-2005	13:00	3.1	WNW
17-Nov-2005	14:00	3.1	WSW
17-Nov-2005	15:00	4	WNW
17-Nov-2005	16:00	3.1	WNW
17-Nov-2005	17:00	2.2	W
17-Nov-2005	18:00	1.3	W
17-Nov-2005	19:00	0	WNW
17-Nov-2005	20:00	1.8	WSW
17-Nov-2005	21:00	1.8	SW
17-Nov-2005	22:00	3.6	W
17-Nov-2005	23:00	2.7	WSW
18-Nov-2005	0:00	2.2	SW
18-Nov-2005	1:00	2.2	WSW
18-Nov-2005	2:00	2.7	WSW
18-Nov-2005	3:00	3.1	WSW
18-Nov-2005	4:00	2.7	WSW
18-Nov-2005	5:00	2.2	WNW
18-Nov-2005	6:00	2.2	SW
18-Nov-2005	7:00	1.8	SW
		3.1	WSW
18-Nov-2005	8:00	-	WNW
18-Nov-2005	9:00	4.5	
18-Nov-2005	10:00	4.9	WNW
18-Nov-2005	11:00	4.5	WNW
18-Nov-2005	12:00	3.1	WSW
18-Nov-2005	13:00	2.7	WSW
18-Nov-2005	14:00	2.7	WNW
18-Nov-2005	15:00	3.6	WNW
18-Nov-2005	16:00	3.1	SW
18-Nov-2005	17:00	2.2	SW
18-Nov-2005	18:00	1.3	SSW
18-Nov-2005	19:00	2.2	SSW
18-Nov-2005	20:00	1.8	SSW
18-Nov-2005	21:00	1.3	SSW
18-Nov-2005	22:00	1.8	WSW
18-Nov-2005	23:00	1.8	WSW

Date	Time	Wind Speed m/s	Direction
19-Nov-2005	0:00	2.2	WSW
19-Nov-2005	1:00	2.2	WNW
19-Nov-2005	2:00	1.8	SW
19-Nov-2005	3:00	2.2	WSW
19-Nov-2005	4:00	2.2	SW
19-Nov-2005	5:00	2.2	WSW
19-Nov-2005	6:00	3.1	WNW
19-Nov-2005	7:00	1.8	SW
19-Nov-2005	8:00	1.8	WNW
19-Nov-2005	9:00	3.1	WNW
19-Nov-2005	10:00	3.1	W
19-Nov-2005	11:00	3.1	WSW
19-Nov-2005	12:00	5.8	WNW
19-Nov-2005	13:00	5.4	WNW
19-Nov-2005	14:00	4.5	WNW
19-Nov-2005	15:00	4.5	WNW
19-Nov-2005	16:00	4	WSW
19-Nov-2005	17:00	3.1	WSW
19-Nov-2005	18:00	2.7	SW
19-Nov-2005	19:00	2.2	SSW
19-Nov-2005	20:00	2.7	WSW
19-Nov-2005	21:00	2.2	WSW
19-Nov-2005	22:00	1.8	SW
19-Nov-2005	23:00	1.3	SW
20-Nov-2005	0:00	2.7	WSW
20-Nov-2005	1:00	2.7	W
20-Nov-2005	2:00	3.1	WSW
20-Nov-2005	3:00	2.2	WSW
20-Nov-2005	4:00	2.7	WNW
20-Nov-2005	5:00	2.2	WNW
20-Nov-2005	6:00	1.3	W
20-Nov-2005	7:00	2.2	WSW
20-Nov-2005	8:00	3.1	WSW
20-Nov-2005	9:00	3.6	WSW
20-Nov-2005	10:00	6.7	WNW
20-Nov-2005	11:00	7.2	WNW
20-Nov-2005	12:00	6.7	WNW
20-Nov-2005	13:00	6.3	WNW
20-Nov-2005	14:00	5.4	WNW
20-Nov-2005	15:00	5.4	WNW
20-Nov-2005	16:00	2.7	WSW
20-Nov-2005	17:00	0.9	SW
20-Nov-2005	18:00	0.9	SSW
20-Nov-2005	19:00	1.8	SW
20-Nov-2005	20:00	1.8	SW
20-Nov-2005	21:00	2.2	SW
20-Nov-2005	22:00	2.2	SW
20-Nov-2005	23:00	2.2	WSW
21-Nov-2005	0:00	3.1	WNW
21-Nov-2005	1:00	3.1	SW
21-Nov-2005	2:00	2.7	WSW
21-Nov-2005	3:00	3.1	WSW
21-Nov-2005	4:00	3.1	WSW
21-Nov-2005	5:00	2.7	WSW

Date	Time	Wind Speed m/s	Direction
21-Nov-2005	6:00	2.2	WSW
21-Nov-2005	7:00	1.8	WSW
21-Nov-2005	8:00	2.7	W
21-Nov-2005	9:00	3.1	WSW
21-Nov-2005	10:00	4.5	WNW
21-Nov-2005	11:00	6.3	WNW
21-Nov-2005	12:00	6.7	WNW
21-Nov-2005	13:00	6.3	WNW
21-Nov-2005	14:00	5.8	WNW
21-Nov-2005	15:00	5.4	WNW
21-Nov-2005	16:00	4.9	WNW
21-Nov-2005	17:00	3.1	SW
21-Nov-2005	18:00	3.1	SW
21-Nov-2005	19:00	2.2	SSW
21-Nov-2005	20:00	1.8	SW
21-Nov-2005	21:00	1.8	SSW
21-Nov-2005	22:00	0.9	SW
21-Nov-2005	23:00	1.3	WNW
22-Nov-2005	0:00	0.4	WNW
22-Nov-2005	1:00	0.9	WNW
22-Nov-2005	2:00	0	WNW
22-Nov-2005	3:00	0.9	WNW
22-Nov-2005	4:00	1.8	WNW
22-Nov-2005	5:00	2.7	WNW
22-Nov-2005	6:00	1.3	WNW
22-Nov-2005	7:00	2.7	WNW
22-Nov-2005	8:00	3.6	WNW
22-Nov-2005	9:00	4	WNW
22-Nov-2005	10:00	4.5	WNW
22-Nov-2005	11:00	4.5	WNW
22-Nov-2005	12:00	3.1	WNW
22-Nov-2005	13:00	3.6	WNW
22-Nov-2005	14:00	4	WNW
22-Nov-2005	15:00	2.2	WNW
22-Nov-2005	16:00	2.2	W
22-Nov-2005	17:00	1.3	SSW
22-Nov-2005	18:00	0.4	SSW
22-Nov-2005	19:00	0	SSW
22-Nov-2005	20:00	0	SSW
22-Nov-2005	21:00	0	
22-Nov-2005	22:00	0	
22-Nov-2005	23:00	0	SSW
23-Nov-2005	0:00	0	SW
23-Nov-2005	1:00	0	SW
23-Nov-2005	2:00	0	SW
23-Nov-2005	3:00	0.4	WSW
23-Nov-2005	4:00	0.9	WNW
23-Nov-2005	5:00	2.2	WNW
23-Nov-2005	6:00	0.4	W
23-Nov-2005	7:00	0	WSW
23-Nov-2005	8:00	0.4	WNW
23-Nov-2005	9:00	1.3	WNW
23-Nov-2005	10:00	1.8	WNW
20-1100-2000	11:00	4	WNW

Date	Time	Wind Speed m/s	Direction
23-Nov-2005	12:00	4.5	WNW
23-Nov-2005	13:00	3.1	WNW
23-Nov-2005	14:00	2.7	WNW
23-Nov-2005	15:00	3.1	W
23-Nov-2005	16:00	2.7	WNW
23-Nov-2005	17:00	0.9	S
23-Nov-2005	18:00	0.9	SSW
23-Nov-2005	19:00	0	SW
23-Nov-2005	20:00	0	SSW
23-Nov-2005	21:00	0	
23-Nov-2005	22:00	0	SSW
23-Nov-2005	23:00	0	
24-Nov-2005	0:00	0	
24-Nov-2005	1:00	0	
24-Nov-2005	2:00	0	
24-Nov-2005	3:00	0	SSW
24-Nov-2005		0.9	<u>33W</u>
	4:00 5:00		SW
24-Nov-2005		1.8	
24-Nov-2005	6:00	1.3	SW
24-Nov-2005	7:00	1.8	SW
24-Nov-2005	8:00	1.3	W
24-Nov-2005	9:00	3.6	WNW
24-Nov-2005	10:00	4	WNW
24-Nov-2005	11:00	3.1	WNW
24-Nov-2005	12:00	3.1	WNW
24-Nov-2005	13:00	2.7	WNW
24-Nov-2005	14:00	2.7	WNW
24-Nov-2005	15:00	1.8	WNW
24-Nov-2005	16:00	0.9	N
24-Nov-2005	17:00	1.3	ENE
24-Nov-2005	18:00	0	E
24-Nov-2005	19:00	0	
24-Nov-2005	20:00	0.4	SE
24-Nov-2005	21:00	0	SE
24-Nov-2005	22:00	0	
24-Nov-2005	23:00	0	
25-Nov-2005	0:00	0	
25-Nov-2005	1:00	0	SE
25-Nov-2005	2:00	0	SE
25-Nov-2005	3:00	0	
25-Nov-2005	4:00	0	SE
25-Nov-2005	5:00	0	
25-Nov-2005	6:00	0	SSW
25-Nov-2005	7:00	0.9	SW
25-Nov-2005	8:00	1.8	WSW
25-Nov-2005	9:00	1.8	WSW
25-Nov-2005	10:00	2.7	WNW
25-Nov-2005	11:00	2.2	WNW
25-Nov-2005	12:00	1.3	W
25-Nov-2005	13:00	1.8	W
25-Nov-2005	14:00	0.9	WNW
25-Nov-2005	15:00	0.9	N
25-Nov-2005	16:00	1.3	N N
25-Nov-2005	17:00	0.9	NE
20-1100-2000	17.00	0.9	INE

Date	Time	Wind Speed m/s	Direction
25-Nov-2005	18:00	0.4	E
25-Nov-2005	19:00	0	ESE
25-Nov-2005	20:00	0	
25-Nov-2005	21:00	0	
25-Nov-2005	22:00	0	
25-Nov-2005	23:00	0	
26-Nov-2005	0:00	0	ESE
26-Nov-2005	1:00	0	
26-Nov-2005	2:00	0	
26-Nov-2005	3:00	0	
26-Nov-2005	4:00	0	
26-Nov-2005	5:00	0	
26-Nov-2005	6:00	0	
26-Nov-2005	7:00	0	
26-Nov-2005	8:00	0	ESE
26-Nov-2005	9:00	0	ESE
26-Nov-2005	10:00	1.3	WNW
26-Nov-2005	11:00	0.9	WNW
26-Nov-2005	12:00	1.8	WNW
26-Nov-2005	13:00	3.6	WNW
26-Nov-2005	14:00	2.2	W
26-Nov-2005	15:00	1.3	WNW
26-Nov-2005	16:00	2.7	NE
26-Nov-2005	17:00	2.2	NE
26-Nov-2005	18:00	0.4	NE
26-Nov-2005	19:00	0	
26-Nov-2005	20:00	0	NE
26-Nov-2005	21:00	0	E
26-Nov-2005	22:00	0	
26-Nov-2005	23:00	0	
27-Nov-2005	0:00	0	
27-Nov-2005	1:00	0	
27-Nov-2005	2:00	0	
27-Nov-2005	3:00	0	
27-Nov-2005	4:00	0	
27-Nov-2005	5:00	0	E
27-Nov-2005	6:00	0	
27-Nov-2005	7:00	0	
27-Nov-2005	8:00	0	 S
27-Nov-2005	9:00	0	WNW
27-Nov-2005	10:00	0.4	NW
27-Nov-2005	11:00	3.1	WNW
27-Nov-2005	12:00	3.1	W
27-Nov-2005	12:00	3.6	WNW
27-Nov-2005	14:00	4	WNW
27-Nov-2005	14:00	3.1	WSW
27-Nov-2005	16:00	3.1	SW
27-Nov-2005	17:00	3.6	WSW
27-Nov-2005 27-Nov-2005	17:00	3.6	W
		2.7	WSW
27-Nov-2005	19:00		
27-Nov-2005	20:00	2.7	WNW
27-Nov-2005	21:00	1.8	W
27-Nov-2005	22:00	2.2	WNW
27-Nov-2005	23:00	1.3	W

Date	Time	Wind Speed m/s	Direction
28-Nov-2005	0:00	1.8	WNW
28-Nov-2005	1:00	0.9	W
28-Nov-2005	2:00	1.8	Ŵ
28-Nov-2005	3:00	0.9	W
28-Nov-2005	4:00	0.9	WNW
28-Nov-2005	5:00	0.9	W
28-Nov-2005	6:00	1.8	WNW
28-Nov-2005	7:00	1.8	WNW
28-Nov-2005	8:00	1.3	W
28-Nov-2005	9:00	2.2	WNW
28-Nov-2005	10:00	2.2	W
28-Nov-2005	11:00	2.7	W
28-Nov-2005	12:00	3.6	WNW
		2.7	WNW
28-Nov-2005	13:00	2.2	WNW
28-Nov-2005	14:00		
28-Nov-2005	15:00	1.3	WNW
28-Nov-2005	16:00	0.9	WNW
28-Nov-2005	17:00	1.3	NE
28-Nov-2005	18:00	0.4	NE
28-Nov-2005	19:00	0.4	E
28-Nov-2005	20:00	0	NE
28-Nov-2005	21:00	0	ENE
28-Nov-2005	22:00	0	
28-Nov-2005	23:00	0	
29-Nov-2005	0:00	3.6	SW
29-Nov-2005	1:00	3.1	WSW
29-Nov-2005	2:00	4	SW
29-Nov-2005	3:00	3.6	SW
29-Nov-2005	4:00	4	SW
29-Nov-2005	5:00	4.9	WSW
29-Nov-2005	6:00	4	SW
29-Nov-2005	7:00	4.9	WSW
29-Nov-2005	8:00	4.5	SW
29-Nov-2005	9:00	4.9	W
29-Nov-2005	10:00	4	W
29-Nov-2005	11:00	4.9	W
29-Nov-2005	12:00	6.7	W
29-Nov-2005	13:00	4.9	Ŵ
29-Nov-2005	14:00	4	WSW
29-Nov-2005	15:00	4	WSW
29-Nov-2005	16:00	3.1	SW
29-Nov-2005	17:00	3.6	SW
29-Nov-2005	18:00	3.1	SW
29-Nov-2005	19:00	2.7	SSW
29-Nov-2005	20:00	2.2	SSW
29-Nov-2005	21:00	2.7	SSW
29-Nov-2005	22:00	3.1	SW
29-Nov-2005	22:00	3.6	SW
30-Nov-2005	0:00	2.7	WSW
30-Nov-2005	1:00	1.3	
30-Nov-2005	2:00	2.7	WSW
30-Nov-2005	3:00	3.6	SW
30-Nov-2005	4:00	3.1	WSW
30-Nov-2005	5:00	4	SW

Date	Time	Wind Speed m/s	Direction
30-Nov-2005	6:00	2.7	SW
30-Nov-2005	7:00	3.6	SW
30-Nov-2005	8:00	2.7	SW
30-Nov-2005	9:00	3.1	WSW
30-Nov-2005	10:00	3.1	WSW
30-Nov-2005	11:00	3.1	WSW
30-Nov-2005	12:00	2.7	SW
30-Nov-2005	13:00	2.7	SSW
30-Nov-2005	14:00	2.7	WSW
30-Nov-2005	15:00	2.7	W
30-Nov-2005	16:00	2.7	W
30-Nov-2005	17:00	2.7	W
30-Nov-2005	18:00	2.2	W
30-Nov-2005	19:00	2.2	W
30-Nov-2005	20:00	2.7	W
30-Nov-2005	21:00	2.2	W
30-Nov-2005	22:00	3.1	W
30-Nov-2005	23:00	3.1	W


APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

### Appendix E - 1-hour TSP Monitoring Results

#### Location AM 2 - Lai Chi Kok Sports Centre

Date	Weather	Filter We	eight (g)	Flow Rate	e (m <sup>3</sup> /min.)	Elaps	se Time	Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m <sup>3</sup> /min)	(m <sup>3</sup> )	Time(hrs.)	(µg/m <sup>3</sup> )
1-Nov-05	Cloudy	2.7884	2.8061	1.24	1.24	3413.1	3414.1	295.6	765.2	0.0177	1.24	74.5	1.0	237.7
3-Nov-05	Sunny	2.8333	2.8469	1.25	1.25	3414.1	3415.1	299.0	764.8	0.0136	1.25	75.0	1.0	181.3
7-Nov-05	Sunny	2.8916	2.9085	1.23	1.23	3439.1	3440.1	299.6	762.1	0.0169	1.23	73.8	1.0	229.0
8-Nov-05	Sunny	2.8903	2.9015	1.23	1.23	3440.1	3441.1	299.6	764.2	0.0112	1.23	73.2	1.0	153.1
10-Nov-05	Sunny	2.8644	2.8790	1.23	1.23	3441.1	3442.1	300.0	761.8	0.0146	1.23	73.7	1.0	198.0
15-Nov-05	Cloudy	2.8019	2.8161	1.24	1.24	3467.1	3468.1	296.1	762.4	0.0142	1.24	74.2	1.0	191.3
16-Nov-05	Sunny	2.8697	2.8846	1.25	1.25	3468.1	3469.1	292.7	765.1	0.0149	1.25	74.8	1.0	199.2
17-Nov-05	Sunny	2.8853	2.8945	1.25	1.25	3493.1	3494.1	292.1	766.7	0.0092	1.25	75.0	1.0	122.7
22-Nov-05	Sunny	2.8848	2.9040	1.26	1.26	3494.1	3495.1	289.4	769.7	0.0192	1.26	75.5	1.0	254.4
23-Nov-05	Sunny	2.8086	2.8248	1.24	1.24	3519.1	3520.1	295.9	765.9	0.0162	1.24	74.4	1.0	217.6
24-Nov-05	Sunny	2.7633	2.7747	1.24	1.24	3520.1	3521.1	294.8	765.4	0.0114	1.24	74.6	1.0	152.9
29-Nov-05	Cloudy	2.8497	2.8635	1.24	1.24	3545.1	3546.1	296.4	764.2	0.0138	1.24	74.3	1.0	185.7
30-Nov-05	Sunny	2.8894	2.9090	1.24	1.24	3546.1	3547.1	294.2	763.6	0.0196	1.24	74.5	1.0	262.9
		-		-				-				-	Min	122.7

Max 262.9 Average 198.9




APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

### Appendix F - 24-hour TSP Monitoring Results

Location AM 2 - Lai Chi Kok Sports Centre

Date	Weather	Filter Weight (g)		Flow Rate (m <sup>3</sup> /min.)		Elapse Time		Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m <sup>3</sup> /min)	(m <sup>3</sup> )	Time(hrs.)	(µg/m <sup>3</sup> )
4-Nov-05	Sunny	2.8489	2.9991	1.23	1.23	3415.1	3439.1	298.7	764.0	0.1502	1.23	1776.0	24.0	84.6
10-Nov-05	Cloudy	2.7905	2.9062	1.23	1.23	3422.1	3466.1	300.2	761.6	0.1157	1.23	1768.7	44.0	65.4
16-Nov-05	Sunny	2.8725	2.9653	1.25	1.25	3469.1	3493.1	293.0	764.9	0.0928	1.25	1794.3	24.0	51.7
22-Nov-05	Sunny	2.8840	3.0981	1.26	1.26	3495.1	3519.1	289.8	769.5	0.2141	1.26	1809.8	24.0	118.3
28-Nov-05	Cloudy	2.8035	3.0326	1.24	1.24	3521.1	3545.1	296.0	766.0	0.2291	1.24	1786.4	24.0	128.2
													Min	51.7
													Max	128.2

Average 89.6



APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

### Appendix G - Noise Monitoring Results

Location N	Location NM4 - Mei Foo Sun Chuen, Phase 5											
						Unit: dB (A) (30						
Date	Time	Weather	Measured Noise Level			<b>Baseline Level</b>	Construction Noise Level	Remarks				
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>					
1-Nov-05	15:05	Cloudy	76.2	78.0	73.0		72.5					
8-Nov-05	15:30	Sunny	76.5	78.0	74.5		73.2	Road traffic noise from Ching				
16-Nov-05	14:00	Sunny	76.2	78.0	73.5	73.8	72.5	Cheung Road was identified as the				
23-Nov-05	11:15	Sunny	77.2	78.5	74.5		74.5	major noise source.				
30-Nov-05	10:04	Sunny	76.1	78.0	71.5		72.2					

Location NM8a - M/F of Nob Hill										
Date	Time	Weather	Unit: d	IB (A) (3	0-min)	Remarks				
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>					
1-Nov-05	13:40	Cloudy	73.2	77.0	72.0					
8-Nov-05	10:45	Sunny	73.2	76.5	71.5	Poad traffic poise from Ching Cheung Poad				
16-Nov-05	14:50	Sunny	74.0	78.0	72.5	Road traffic noise from Ching Cheung Road was identified as the major noise source.				
23-Nov-05	13:05	Sunny	72.4	74.5	69.0	was identified as the major holse source.				
30-Nov-05	10:56	Sunny	77.4	79.0	72.0					

Location NM8b - 3/F of Nob Hill										
Date	Time	Weather	Unit: c	IB (A) (3	0-min)	Remarks				
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>					
1-Nov-05	14:15	Cloudy	77.3	78.0	72.5					
8-Nov-05	10:05	Sunny	75.8	78.0	72.0	Road traffic noise from Ching Cheung Road				
16-Nov-05	15:35	Sunny	77.5	80.0	72.0	was identified as the major noise source.				
23-Nov-05	13:40	Sunny	77.3	79.0	74.0	was identified as the major hoise source.				
30-Nov-05	13:12	Sunny	78.9	80.5	74.5					

Location NM9 - Hoi Lai Estate										
Date	Time	me Weather Unit: dB (A) (30-min		0-min)	Remarks					
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>					
1-Nov-05	13:00	Cloudy	67.4	68.5	63.0					
8-Nov-05	11:30	Sunny	68.9	70.0	67.5					
16-Nov-05	16:30	Sunny	65.4	67.0	63.0	-				
23-Nov-05	14:35	Sunny	67.3	68.0	64.5					
30-Nov-05	14:34	Sunny	66.4	69.0	63.5					


# Construction Noise Level (Leq) = Measured Noise Level (Leq) - Baseline Noise Level (Leq)


### Appendix G - Noise Monitoring Results


### Restricted Hours - 19:00 to 23:00 on normal weekdays

Location N	Location NM9 - Hoi Lai Estate										
Data	<b>T</b> :	M/s ath an	dB (A) (5-min)								
Date	Time	Weather	L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	Average $L_{eq}$					
	19:10		66.5	69.0	61.0						
1-Nov-05	19:15	Cloudy	66.6	69.0	61.0	66.7					
	19:20		67.1	69.5	61.5						
	19:00		65.7	68.5	62.0						
8-Nov-05	19:05	Cloudy	65.7	68.5	62.0	65.7					
	19:20		65.8	69.0	62.0						
	19:00		65.3	69.0	62.5						
18-Nov-05	19:05	Cloudy	65.7	69.0	62.5	65.6					
	19:10		65.8	69.0	62.5						
	19:05		67.1	69.5	62.5						
22-Nov-05	19:10	Cloudy	66.9	69.0	62.0	67.0					
	19:15		66.9	69.0	62.0						
	19:00		66.3	68.0	62.0						
29-Nov-05	19:05	Cloudy	66.5	68.5	62.5	66.6					
	19:10		66.9	69.0	62.5						

# Construction Noise Level (Leq) = Measured Noise Level (Leq) - Baseline Noise Level (Leq)







APPENDIX H SUMMARY OF EXCEEDANCE

### Summary of Exceedances Recorded in the Reporting Month

- a) Exceedance Report for 1-hr TSP (NIL)
- b) Exceedance Report for 24-hr TSP (NIL)

### c) Exceedance Report for Construction Noise

- One Action Level exceedance was recorded due to a noise complaint received on 7<sup>th</sup> November 2005. The details of the complaint can refer to Appendix M.
- No noise Limit Level exceedance was recorded.

APPENDIX I SITE AUDIT SUMMARY

# Route 8 (previously known as Route 9) between Cheung Sha Wan and Sha Tin Environmental Team for Lai Chi Kok Viaduct and Eagle's Nest Tunnel Contract No. HY/2003/01 - Lai Chi Kok Viaduct

#### Weekly Site Inspection Record Summary

#### **Inspection Information**

Checklist Reference Number 51103-LCKV		
Date	3 November 2005 (Thu)	τ.,
Time	0930 - 1130	

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<ul><li><i>A. Water Quality</i></li><li>No environmental deficiency was identified during the site inspection.</li></ul>	
51103L-01	<ul><li>B. Air Quality</li><li>Fugitive dust emission was observed at the works area near Pier D14. The Contractor was reminded to water the area more frequently.</li></ul>	C2
	<ul><li><i>C. Noise</i></li><li>No environmental deficiency was identified during the site inspection.</li></ul>	
51103L-02	<ul> <li>D. Waste / Chemical Management</li> <li>An oil drum was placed on bared ground without drip trap at R2. The Contractor was reminded to provide a drip tray for the drum as soon as possible.</li> </ul>	E3i
	<ul><li><i>E. Permit / Licenses</i></li><li>No environmental deficiency was identified during the site inspection.</li></ul>	
	<ul> <li>F. Others</li> <li>The environmental deficiency identified during last audit (ref. 51026-LCKV) on 26 October 2005 was rectified / improved by the Contractor.</li> </ul>	

	Name	Signature	Date
Recorded by	KK Chan	In	4 November 2005
Checked by	Winniss Kong	ere.	4 November 2005

#### Weekly Site Inspection Record Summary

#### Inspection Information

Checklist Reference Number	51109-LCKV	
Date	9 November 2005 (Wed)	
Time	0930 - 1200	

	Ref. No.	Non-Compliance	Related Item No.
[	-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<ul><li>A. Water Quality</li><li>No environmental deficiency was identified during the site inspection.</li></ul>	
51109L-01	<ul> <li>B. Air Quality</li> <li>Small parts of soil slope surfaces and stockpiles were observed at the works areas of R2 and R3. The Contractor was recommended to cover the surfaces properly to prevent wind erosion.</li> </ul>	C8
51109L-02	• Fugitive dust emission was observed during the loading at Slope S1. The Contractor was reminded to provide sufficient water spray for the loading process.	C10
	<ul><li>C. Noise</li><li>No environmental deficiency was identified during the site inspection.</li></ul>	
	<ul><li><i>D. Waste / Chemical Management</i></li><li>No environmental deficiency was identified during the site inspection.</li></ul>	
	<ul><li><i>E. Permit / Licenses</i></li><li>No environmental deficiency was identified during the site inspection.</li></ul>	
	<ul> <li>F. Others</li> <li>The environmental deficiency identified during last audit (ref. 51103-LCKV) on 3 November 2005 was rectified / improved by the Contractor.</li> </ul>	

	Name	Signature	Date
Recorded by	KK Chan	16	10 November 2005
Checked by	Winniss Kong	IN ST	10 November 2005

#### Weekly Site Inspection Record Summary

#### **Inspection Information**

Checklist Reference Number	51117-LCKV	
Date	17 November 2005 (Thu)	
Time	0930 - 1130	

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<ul><li><i>A. Water Quality</i></li><li>No environmental deficiency was identified during the site inspection.</li></ul>	
51117L-01	<ul> <li>B. Air Quality</li> <li>Some exposed soil slope surfaces at the areas of R2 and R3 were not covered. The Contractor was reminded to cover the slopes properly.</li> </ul>	C8
	<ul><li><i>C. Noise</i></li><li>No environmental deficiency was identified during the site inspection.</li></ul>	
	<ul><li><i>D. Waste / Chemical Management</i></li><li>No environmental deficiency was identified during the site inspection.</li></ul>	
	<ul><li><i>E. Permit / Licenses</i></li><li>No environmental deficiency was identified during the site inspection.</li></ul>	
	<ul> <li>F. Others</li> <li>The environmental deficiencies identified during last audit (ref. 51109-LCKV), except item 51107L-01 on 9 November 2005 was rectified / improved by the Contractor.</li> </ul>	

	Name	Signature	Date
Recorded by	KK Chan	14	18 November 2005
Checked by	Alex Ngai	í MMP	18 November 2005

#### Weekly Site Inspection Record Summary

Inspection Information		
Checklist Reference Number	51124-LCKV	
Date	24 November 2005 (Thu)	
Time	0930 - 1130	

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<ul><li><i>A. Water Quality</i></li><li>No environmental deficiency was identified during the site inspection.</li></ul>	
51124L-01	<ul> <li>B. Air Quality</li> <li>Deposition of dusty material was observed at the access road near Slope S6.</li> <li>The Contractor was reminded to keep the access road clean.</li> </ul>	C7
51124L-02	<ul><li><i>C. Noise</i></li><li>An air compressor without noise emission label was operated at R3. The Contractor was reminded to affix a valid NEL on the compressor.</li></ul>	D9
	<ul><li><i>D. Waste / Chemical Management</i></li><li>No environmental deficiency was identified during the site inspection.</li></ul>	
	<ul><li><i>E. Permit / Licenses</i></li><li>No environmental deficiency was identified during the site inspection.</li></ul>	
	<ul> <li>F. Others</li> <li>The environmental deficiency identified during last audit (ref. 51117-LCKV) 17 November 2005 was rectified / improved by the Contractor.</li> </ul>	

	Name	Signature	Date
Recorded by	KK Chan		24 November 2005
Checked by	Dr. Priscilla Choy	L'É	24 November 2005

## Route 8 (previously known as Route 9) between Cheung Sha Wan and Sha Tin Environmental Team for Lai Chi Kok Viaduct and Eagle's Nest Tunnel Contract No. HY/2003/01 - Lai Chi Kok Viaduct

#### Weekly Site Inspection Record Summary

Inspection Information			
Checklist Reference Number 51130-LCKV			
Date	30 November 2005 (Wed)		
Time	0930 – 1130		

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<ul><li><i>A. Water Quality</i></li><li>No environmental deficiency was identified during the site inspection.</li></ul>	
51130L-01	<ul> <li>B. Air Quality</li> <li>Open stockpile of soil was observed at R2. The Contractor was recommended to cover the stockpile by impervious sheeting to minimize dust emission.</li> </ul>	C8
	<ul><li><i>C. Noise</i></li><li>No environmental deficiency was identified during the site inspection.</li></ul>	
51130L-02	<ul> <li>D. Waste / Chemical Management</li> <li>An oil drum was not placed in bunded area at S3. The Contractor was reminded to provide a drip tray for the oil drum.</li> </ul>	E3i
	<ul><li><i>E. Permit / Licenses</i></li><li>No environmental deficiency was identified during the site inspection.</li></ul>	
	<ul> <li>F. Others</li> <li>The environmental deficiency identified during last audit (ref. 511-LCKV) 17 November 2005 was rectified / improved by the Contractor.</li> </ul>	

	Name	Signature	Date
Recorded by	KK Chan	1th	30 November 2005
Checked by	Winniss Kong	N	30 November 2005

APPENDIX J EVENT ACTION PLANS

# **Appendix J - Event Action Plans**

## Event/Action Plan for Air Quality

EVENT		ACTIO	Ν	
	ET	IEC	ER	Contractor
ACTION LEVEL				
1. Exceedance for one	1. Identify source	1. Check monitoring data submitted by ET	1. Notify Contractor	1. Rectify any unacceptable practice
sample	2. Inform ER & IEC	2. Check Contractor's working methods	2. Check monitoring data and Contractor's	2. Amend working methods if
	3. Repeat measurement to confirm finding		working methods	appropriate
	4. Increase monitoring frequency to daily			
2. Exceedance for two or	1. Identify source	1. Checking monitoring data submitted by	1. Confirm receipt of notification of failure	1. Submit proposals for remedial
more consecutive samples	2. Inform ER & IEC	ET	in writing	actions to ER within 3 working days
	3. Repeat measurement to confirm findings	2. Check Contractor's working methods	2. Notify Contractor	of notification
	4. Increase monitoring frequency to daily	3. Discuss with ET and Contractor on	3. Check Contractor's working methods	2. Implement the agreed proposals
	5. Discuss with ER & for remedial actions	possible remedial measure	4. Discuss with ET, IEC and Contractor on	3. Amend proposal if appropriate
	required	4. Advise the ER & ET on the effectiveness	proposed remedial actions	
	6. If exceedance continues, arrange	of the proposed remedial measures	5. Ensure remedial actions properly	
	meeting with ER & IEC	5. Supervise the implementation of the	implemented	
	7. If exceedance stops, cease additional	remedial measures		
	monitoring			
LIMIT LEVEL				
1. Exceedance for one	1. Identify source	1. Checking monitoring data submitted by	1. Confirm receipt of notification of failure	1. Take immediate action to avoid
sample	2. Inform ER & IEC and EPD	ET	in writing	further exceedance
	3. Repeat measurement to confirm finding	2. Check Contractor's working methods	2. Notify Contractor	2. Submit proposals for remedial
	4. Increase monitoring frequency to daily	3. Discuss with ET and Contractor on	3. Check Contractor's working methods	actions to ER within 3 working days
	5. Assess effectiveness of Contractor's	possible remedial measure	4. Discuss with ET, IEC and Contractor on	of notification

EVENT	ACTION			
EVENI	ET	IEC	ER	Contractor
	remedial actions and keep EPD and ER &	4. Advise the ER & ET on the effectiveness	proposed remedial actions	3. Implement the agreed proposals
	IEC informed of the results	of the proposed remedial measures	5. Ensure remedial actions properly	4. Amend proposal if appropriate
		5. Supervise the implementation of the	implemented	
		remedial measures		
2. Exceedance for two or	1. Identify source	1. Checking monitoring data submitted by	1. Confirm receipt of notification of failure	1. Take immediate action to avoid
more consecutive samples	2. Inform ER, IEC, Contractor and EPD	ET	in writing	further exceedance
	the cause & actions taken for the	2. Discuss amongst ER, ET and Contractor	2. Notify Contractor	2. Submit proposals for remedial
	exceedances	on possible remedial measures	3. Carry out analysis of Contractor's	actions to IEC, ER within 3 working
	3. Repeat measurement to confirm findings	3. Review Contractor's remedial measures	working procedures to determine possible	days of notification
	4. Increase monitoring frequency to daily	whenever necessary to ensure their	mitigation to be implemented	3. Implement the agreed proposals
	5. Investigate the causes of exceedance	effectiveness and advise the ER	4. Discuss amongst ET, IEC and the	4. Resubmit proposals if problem
	6. Carry out analysis of contractor's	accordingly	Contractor on proposed remedial actions	still not under control
	working procedures to determine possible	4. Supervise the implementation of the	5. In consultation with IEC, agree with the	5. Stop the relevant portion of works
	mitigation to be implemented.	remedial measures	contractor remedial measures to be	as determined by the ER until the
	7. Arrange meeting with EPD, IEC and ER		implemented	exceedance is abated
	to discuss the remedial actions to be taken		6. Ensure remedial measure are properly	
	8. Assess effectiveness of Contractor's		implemented	
	remedial actions and keep EPD and ER &		7. If exceedance continues, consider what	
	IEC informed of the results		portion of the work is responsible and	
	9. If exceedance stops, cease additional		instruct the Contractor to stop that portion	
	monitoring		of work until the exceedance is abated	

### Event/Action Plan for Construction Noise

Exceedance		ACTIO	N	
Exceedance	ET	.IEC	ER	Contractor
Action Level	1. Discuss with the IEC and ER and seek to	1. Review the analyzed results submitted	1. Confirm receipt of notification of	1. Submit proposals for remedial
	identify potential noise source	by the ET	complaint and notify Contractor	actions to ER within three working
			immediately	days of notification
	2. Undertake noise measurement to	2. Review the proposed remedial measures	2. Check monitoring data trends and	2. Amend proposals if required by
	confirm the validity of complaint	by the Contractor and advise the ER & ET	Contractor's working methods	the Engineer
		accordingly		
	3. Inform ER&IEC in writing	3. Supervise the implementation of	3. Remind the Contractor of his contractual	3. Implement the remedial actions
	Discuss remedial actions required with	remedial measures	obligations and discuss with ET, IEC and	immediately upon instruction
	ER&IEC if an exceedance is recorded		Contractor on proposed remedial actions	
	4. Increase monitoring frequency to		4. Assess the efficacy of remedial actions	4. Liaise with the ER to optimize the
	demonstrate efficacy of remedial measures		and keep the Contractor informed	effectiveness of the agreed
				mitigation
	5. If exceedance continues, meet with		5. Inform complainant of actions taken	5. Amend proposal if appropriate
	ER&IEC to review implementation of			
	appropriate mitigation measures.			
	6. If exceedance stops, cease additional			
	monitoring			

Encodence		ACTION				
Exceedance	ET	IEC	ER	Contractor		
Limit Level	1. Repeat measurement to confirm findings	1. Check monitoring data submitted by ET	1. Confirm receipt of notification of exceedance and notify Contractor	1. Take immediate action to avoid further exceedance		
	2. Investigate the cause of the exceedance	2. Review Contractor's remedial actions to	2. Check monitoring data trends and	2. Submit proposals for remedial		
	and identify the main source(s) of impact	assure their effectiveness and advise the	Contractor's working methods	actions to ER immediately not more		
		ER &ET accordingly		than 3 working days of notification		
	3. Inform ER&IEC and EPD in writing	3. Supervise the implementation of the	3. Discuss with ET, IEC and Contractor on	3. Amend proposals if required by		
		remedial measures	proposed remedial actions to be	the ER		
			implemented			
	4. Discuss remedial actions required with		4. Assess the efficacy of remedial actions	4. Implement remedial actions		
	ER&IEC		and keep the Contractor informed	immediately upon instruction		
	5. Increase monitoring frequency to		5. If exceedance continuous, consider what	5. Liaise with the ER to optimize the		
	demonstrate efficacy of remedial measures		portion of the work is responsible and	effectiveness of the agreed		
			instruct the Contractor to stop that portion	mitigation		
			of work until the exceedance is aborted			
	6. Assess efficacy of remedial actions and			6. Resubmit proposals if problem		
	keep ER & IEC informed of the results			still not under control		
	7. If exceedance continues, meet with			7. Stop the relevant portion of works		
	ER&IEC to identify appropriate mitigation			as determined by the ER until the		
	measures			exceedance is aborted		
	8. If exceedance stops, cease additional					
	monitoring					

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

Types of Impacts	Mitigation Measures	Status
-	• Any stockpile of dusty materials or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water so as to maintain the entire surface wet.	٨
	• A stockpile of dusty materials should not extend beyond the pedestrian barriers, fencing or traffic cones.	^
	• Vehicle washing facilities should be provided at every exit point.	^
	• The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	^
	• Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit.	^
Construction Dust	• Every main haul road should be sprayed with water or a dust suppression chemical so as to maintain the entire road surface wet.	^
Dust	• The portion of any road leading only to a construction site that is within 30m of a discernible or designated vehicle entrance or exit should be kept clear of dusty materials.	^
	• Any stockpile of dusty materials should be either covered entirely be impervious sheeting, placed in an area sheltered on the top and the 3 sides or sprayed with water or a dust suppression chemical so as to maintain the entire surface wet.	^
	• All dusty materials should be sprayed with water or a dust suppression chemical immediately prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.	۸
	• Every vehicle should be washed to remove any dusty materials from its body and wheels immediately before leaving a construction site.	^
	• The working area of any excavation should be sprayed with water or a dust suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet.	^
	• Only well-maintained plant should be operated on –site and plant should be serviced regularly during the construction works.	^
	• Machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.	^
	• Plant know to emit noise strongly in one direction, should where possible, be orientated to direct noise away from the NSRS.	^
Construction	• Mobile plant should be sited as far away from NSRs as possible.	^
Noise	• Material stockpiles and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.	۸
	Use quite plant and Working Method	^
	• Reduce the number of plant operating in critical areas close NSRs.	^
	Construct temporary and movable noise barriers	^

## Appendix K - Summary of Environmental Mitigation Implementation Schedule

Types of Impacts	Mitigation Measures	Status
Water Quality	Construction Runoff and Drainage	-
	<ul> <li>Use of sediment traps and the adequate maintenance of drainage systems to prevent flooding and overflow.</li> <li>Boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilities runoff discharge into the appropriate watercourses, via a silt retention pond.</li> </ul>	^
	<ul> <li>Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates.</li> <li>All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment traps should be regularly cleaned and maintained. The temporarily diverted drainage should be reinstated to its original condition when the construction works has finished or the temporary diversion is no longer required</li> </ul>	^
	• Sand silt in the wash water from the wheel washing facilities, which ensure no earth, mud and debris is deposited on roads, should be settled out the removed before discharging into storm drains. A section of the road between the wheel washing bay and the public road should be paved with backfill to prevent wash water or other site runoff form entering public road drains.	^
	• Oil interceptors should be provided in the drainage system and regularly emptied to prevent the release of oils and grease into the storm water drainage system after accidental spillage. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	N/A
	<ul> <li>Catchpits and perimeter channels shall be constructed in advance of site formation works and earthworks.</li> <li>Silt removal facilities, channels and manholes shall be suitably maintained with the deposited silt and grit being removed at least once a week, and at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.</li> </ul>	^
	• Earthworks final surfaces shall be well compacted and the subsequent permanent work or surface protection shall be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate intercepting channels shall be provided along the site boundary or at the locations agreed with the ET Leader. Rainwater pumped out from trenches or foundation excavations shall be discharged into silt removal facilities before discharge into storm drains.	^
	• All generators, fuel and oil storage shall be within bunded areas. Drainage from the areas shall be connected to storm drains via a petrol interceptor.	^
	Tunnelling Work	
	• Temporary open storage of excavated materials should be covered with tarpaulin or similar fabric during rainstorms. Any washout of construction or excavated materials form the drill and blast tunnelling work should be diverted to the drainage system via appropriate sediment traps.	N/A
	Ground water pumped out of tunnels should be discharged into the drainage channels which incorporated sediment traps to enhance deposition rates and to remove silt.	N/A
	• Spend grouts used in diaphragm wall construction should be collected in a separate slurry collection system, reconditioned and reused wherever practicable. The disposal of used grouting materials will only be permitted if it is treated to the TM standards before discharge to the storm drains or disposal to landfill.	N/A

Types of Impacts	Mitigation Measures	Status
	General Construction Activities	
	• Debris and rubbish on site should be collected, handled and disposed of properly to avoid entering the water column and cause water quality impacts.	^
	• All fuel tanks and storage areas will be provided with locks and be located on sealed areas (within bunds of a capacity equal to 110% of the storage capacity of the largest tank or 20% by volume of the fuel stored in that areas, whichever in the greatest).	^
	Sewage Effluent	
	• Construction work force sewage discharges form fixed toilet facilities on-site should be connected to the nearby existing trunk sewer wherever feasible. However, for areas where existing trunk sewer is not available, it is recommended that appropriate and adequate on site portable chemical toilets should be provided by a licensed contractor who will be responsible for appropriate disposal and maintenance of these facilities.	^
	• It is considered that sewage discharges could also be treated by on-site septic tanks and soakaway. Minimum clearance away form streams and catchments and other requirements for the proposed septic tank and soakaway should be referred to EPD's Practice Note for Professional Persons, Drainage Plans.	N/A
Waste	General	
	• Training and instruction shall be given at a site to construction staff to increase awareness and draw attention to waste management issues and the need to minimise waste generation. The training requirement shall be included in the site waste management plan.	^
	Storage, Collection and Transportation of Waste	
	• Wastes shall be handled and stored in a manner to ensure that they are held securely without loss or leakage.	^
	• Authorised or licensed waste hauliers shall be used and they shall only collect wastes prescribed by their permits.	^
	• Waste shall be removed on a daily basis.	^
	• Waste storage area shall be maintained and cleaned on a daily basis.	^
	• Windblown litter and dust during transportation shall be minimised by either covering trucks or transporting wastes in enclosed containers.	۸
	• Obtain necessary waste disposal permits from the appropriate authorities if they are required.	^
	• Wastes shall be disposed of at licensed waste disposal facilities.	^
	• Develop procedure such as ticketing system to facilitate tracking of loads, particularly for chemical waste, and to ensure that illegal disposal of wastes does not occur.	٨
	Maintain records of the quantities of wastes generated, recycled and disposed.	^
	Surplus Excavated Materials	
	• Due to the high risk of loose material being washed into the existing nullah, stockpile materials should be properly compacted and covered from water erosion and located at least 10m away from the nullah wall.	٨
	Construction and Demolition (C&D) Waste	

Types of Impacts	Mitigation Measures	Status
•	Careful design, planning and good site management shall be adopted to minimise over-ordering and generation of waste materials such as concrete grouts.	^
	<ul> <li>The handling and disposal of bentonite slurries shall be undertaken in accordance with Practice Note for Professional Persons – Construction Site Drainage (ProPECC PN 1/94) on construction site drainage.</li> </ul>	N/A
	• Construction and demolition (C&D) material shall be segregated to inert and non-inert parts. The inert portion shall re-used at areas of reclamation or land formation, or to public filling area shall such allocation is deemed necessary. The non-inert portion shall be disposed of to landfill.	^
	Chemical Waste	
	• Chemical waste that is produce during construction shall be handled in accordance with the Cod of Practice on the Packaging, Handling and Storage of Chemical Wastes.	^
	<ul> <li>Containers used for the storage of chemical wastes should:         <ul> <li>Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed;</li> <li>Have a capacity of less than 450 litres unless the specifications have been approved by the EPD;</li> <li>Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Chemical Waste Regulations.</li> </ul> </li> </ul>	۸
	<ul> <li>The storage area for chemical wastes should: <ul> <li>a. Be clearly labelled and used solely for the storage of chemical waste;</li> <li>b. Be enclosed on at least 3 sides;</li> <li>c. Have an impermeable floor and bunding of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is largest;</li> <li>d. Have adequate ventilation;</li> <li>e. Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste if necessary);</li> <li>f. Be arranged so that incompatible materials are adequately separated.</li> </ul> </li> <li>Disposal of chemical waste shall be via a licensed waste collector; and to a facility licensed to receive chemical waste; or a reuser of the waste (under approval from EPD).</li> </ul>	^
	General Refuse	
	• General refuse generated on-site shall be stored in enclosed bins or compaction unit separate from C&D and chemical wastes. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D and chemical wastes, on a daily for every second day basis to minimise odour, pest and litter impacts. The burning of refuse on construction sites is prohibited by law.	^
	• Reusable rather than disposable dishware shall be used if feasible.	^

Types of Impacts	Mitigation Measures	Status
	<ul> <li>A sediment barrier shall be erected to minimize stream sedimentation at downstream of the project boundary of the Toll Plaza.</li> <li>Conduct a tree survey before commencement of the construction work.</li> </ul>	N/A ^
Ecology	• All measures recommended in the approved landscape proposals under Condition 2.4 in EP above shall be fully implemented in accordance with the details and time schedule set out in the submission.	^
Ecology	<ul> <li>Loss of the adjacent woodland due to temporary land take shall be returned to the original status immediately.</li> <li>Wild and uncontrolled fire shall be strictly prohibited</li> </ul>	N/A
	• Fences shall be erected along the boundary of the construction sites at the Toll Plaza before commencement of works, to prevent tipping, vehicle movements, and encroachment of personnel onto adjacent wooded areas.	N/A
	• Landscape mitigation measure 1 (LMM1) – Construction programming and management. The periphery of the works areas at street level shall be managed so that they do not appear cluttered, untidy and unattractive and inconvenient to pedestrians. For example, all hoarding shall be colorfully designed with interesting motifs demonstrating the work of Highways Department. Hoardings with bland colours shall be avoided.	٨
Landscape and Visual Impact	• Landscape mitigation measure 2 (LMM2) – Advanced planting and erosion control works. Where possible, the transplantation of existing valuable trees, the stockpiling of topsoil, new planting and erosion control works shall be carried out as early as possible in the construction period instead of at the end. This will assist in maximizing the time for carrying out transplantation and new planting, resulting in a higher success rate for the survival of transplantation and new planting, resulting in a higher success rate for the survival of transplantation and new planting, resulting of topsoil will provide an abundant use of on-site material for growing media. During detailed design, the issue of stockpiling of topsoil in a manner that would avoid washing into the drainage scheme should be examined comprehensively.	^
	Measurement of vibration would also be carried out on a need basis during the piling work	۸

Remarks:

N/A

Compliance of mitigation measure; Not Applicable;

Non-compliance but rectified by the contractor •

APPENDIX L CONSTRUCTION PROGRAMME

DEC JAN	5 12 19 26 2 9 16 23 3							SD2640				SD2680A	SD2680	SD2670	SD2670A	SD2660A	SD2650A	SD2660	SD2650	SD2700A	SD2700	SD2690A													<b>SCSO</b>	triversitatiles cubilertas
NON	17 24 31 7 14 21 28			SD2630	SD2630A	SD2630B	\$D2630C		SD2640A	SD2640B	SD2640C	SD2												SD3290	SD3400	SD3400A	SD3410	SD3410A	SD3330	SD3330A	SD3350	SD3350A	SD3360	SD3360A	Sheet 1 of 20 01	
Finish				13JUN05	27JUN05	27JUN05	08JUL05	20JUL05	08JUL05	05JUL05	19JUL05	29JUL05	18AUG05	18AUG05	18AUG05	07SEP05	26SEP05	30SEP05	27SEP05	01DEC05	06DEC05	17DEC05		22APR05	28AUG05	27AUG05	26AUG05	26AUG05	15JUL05	16JUL05	08AUG05	08AUG05	23AUG05	05SEP05	HY/2003/C uct	
Start	01011			21SEP05A	26SEP05A	27SEP05A	14JUN05	09JUL05	28JUN05	28JUN05	09JUL05	06JUL05	26JUL05	30JUL05	30JUL05	19AUG05	08SEP05	09SEP05	08SEP05	15NOV05	18NOV05	30NOV05		04APR05	01AUG05	01AUG05	30JUL05	31JUL05	22SEP05A	09OCT05A	16JUL05	18JUL05	12AUG05	26AUG05	ntract No. Kok Viadu Programn	ober 2005
Finish				240CT05	230CT05	250CT05	19NOV05	30NOV05	04NOV05	03NOV05	15NOV05 (	26NOV05 (	09DEC05	20DEC05	17DEC05	29DEC05	09JAN06	09JAN06	18JAN06 (	26JAN06	27JAN06	09FEB06		08NOV05 (	16NOV05 (	15NOV05 (	16NOV05	15NOV05	200CT05	26OCT05 (	12NOV05	18NOV05	290CT05	290CT05	s Department Contract No. HY Route 8 - Lai Chi Kok Viaduct 3 month Rolling Programme	From 20 October 2005
Start	01011			21SEP05A	26SEP05A	27SEP05A	250CT05	20NOV05	240CT05	260CT05	05NOV05	04NOV05	16NOV05	01DEC05	28NOV05	10DEC05	21DEC05	18DEC05	30DEC05	10JAN06	10JAN06	19JAN06		200CT05	200CT05	200CT05	200CT05	200CT05	22SEP05A	09OCT05A	210CT05	27OCT05	200CT05	200CT05	<ul> <li>125</li> <li>National Structure</li> <li>No. HY/2003/01</li> <li>Route 8 - Lai Chi Kok Viaduct</li> <li>3 month Rolling Programme</li> </ul>	Fro
Durn.				25	26	25	23	10	11	8	6	21	22	18	18	18	17	20	18	16	17	16		18	25	24	25	24	21	21 (	21	20	10	10	: LU25 Highv	
Activity Description		tent	Segmental Deck Casting (Type A Units)	P15/L-Up - Cast 16 Segments Type A	P15/L-Down - Cast 16 Segments Type A	P15/R-Up - Cast 16 Segments Type A	P15/R-Down - Cast 16 Segments Type A	P16/L-Up - Cast 6 Segments Type A	P16/L-Down - Cast 6 Segments Type A	P16/R-Up - Cast 4 Segments Type A	P16/R-Down - Cast 4 Segments Type A	P18/L-Down - Cast 14 Segments Type A	P18/L-Up - Cast 14 Segments Type A	P18/R-Down - Cast 11 Segments Type A	P18/R-Up - Cast 11 Segments Type A	P17/R-Down - Cast 12 Segments Type A	P17/L-Up - Cast 9 Segments Type A	P17/R-Up - Cast 12 Segments Type A	P17/L-Down - Cast 9 Segments Type A	P19/R-Down - Cast 10 Segments Type A	P19/R-Up - Cast 10 Segments Type A	P19/L-Down - Cast 9 Segments Type A	Segmental Deck Casting (Type B Units)	PA/L (North) - Cast 9 seg Type B	D5-Pierhead & Up - Cast 15 seg Type B	D5-Down - Cast 14 seg Type B	D4-Pierhead & Up - Cast 15 Segments Type B	D4-Down - Cast 14 Segments Type B	P18 Slip D-Up - Cast 12 Segments Type B	P18 Slip D-Down - Cast 12 Segments Type B	D10-Up - Cast 12 Segments Type B	D10-Down - Cast 11 Segments Type B	D9-Pierhead & Up - Cast 5 Segments Type B	D9-Pierhead & Down - Cast 5 Segments Type B	2335EP03 P3 File : LU25 04-UU08 200CT05 Hil	
Activity	2	Procurement	Segmental	SD2630	SD2630A	SD2630B	SD2630C	SD2640	SD2640A	SD2640B	SD2640C	SD2680A	SD2680	SD2670	SD2670A	SD2660A	SD2650A	SD2660	SD2650	SD2700A	SD2700	SD2690A	Segmental	SD3290	SD3400	SD3400A	SD3410	SD3410A	SD3330	SD3330A	SD3350	SD3350A	SD3360	SD3360A	Start Date Finish Date Data Date	

Activity Description	Orig. Durn.	Start	Finish	Start	Finish	OCT NOV	28 5 12 10 26 2 0 16
D3-Up - Cast 10 Segments Type B	19	310CT05	20NOV05	24AUG05	13SEP05	44 31 / 14 41 SD3	0 2 12 13 20 2
D3-Down - Cast 10 Segments Type B	19	310CT05	20NOV05	06SEP05	26SEP05	SD3420A	-
D2-Pierhead & Up - Cast 14 Segments Type B	22	14NOV05	07DEC05	09AUG05	01SEP05		SD3430
D2-Down - Cast 13 Segments Type B	22	19NOV05	13DEC05	09AUG05	01SEP05		SD3430A
D1-Pierhead & Up - Cast 11 Segs Type B	20	21NOV05	13DEC05	14SEP05	06OCT05		SD3440
D1-Down - Cast 10 Segments Type B	19	21NOV05	12DEC05	27SEP05	190CT05		SD3440A
D6-Pierhead & Up - Cast 9 seg Type B	16	08DEC05	24DEC05	02SEP05	20SEP05		\$D3390
D6-Pierhead & Down - Cast 9 seg Type B	16	14DEC05	30DEC05	02SEP05	20SEP05		SD3390A
C6 Slip C-Up - Cast 3 Segments Type B	9	26DEC05	31DEC05	21SEP05	26SEP05		\$D3320
Abutment D - Cast 3 Segments Type B	Q	31DEC05	06JAN06	21SEP05	26SEP05		SD3450
P19 Slip C-Up - Cast 10 Segments Type B	19	02JAN06	21JAN06	27SEP05	19OCT05		SD3460
P19 Slip C-Down - Cast 10 Segments Type B	19	07JAN06	27JAN06	27SEP05	190CT05		SD3460A
P19 Slip D-Up - Cast 8 Segments Type B	16	14DEC05	30DEC05	100CT05	260CT05		SD3470
P19 Slip D-Down - Cast 8 Segments Type B	16	14DEC05	30DEC05	07OCT05	240CT05		SD3470A
D8-Up - Cast 15 Segments Type B	25	31DEC05	27JAN06	270CT05	23NOV05		SD3370
D8-Down - Cast 15 Segments Type B	25	31DEC05	27JAN06	25OCT05	21NOV05		SD3370A
Segmental Deck Casting (Type C Units)							
PA/R-Up - Cast 9 seg Type C	18	200CT05	08NOV05	30NOV04	20DEC04	SD3210	
Precast Parapet Panel Casting							
Casting Type I Parapet Units 1 - 265	55	200CT05A	22DEC05	200CT05A	29JUL05		PP2000
Casting Type I Parapet Units 266 - 565	45	23DEC05	18FEB06	03SEP05	280CT05		PP2010
Casting Type II Parapet Units 1 - 265	55	15OCT05A	16DEC05	15OCT05A	01JUN05		PP2100
Casting Type II Parapet Units 266 - 565	45	17DEC05	13FEB06	29JUL05	20SEP05		PP2110
Casting Type IIII Parapet Units 1 - 22	22	290CT05	23NOV05	02JUL05	27JUL05	PP2200	200
Casting Type IV Parapet Units 1 - 180	70	10NOV05	04FEB06	001UN05	31AUG05	PP2300	
Casting Type V Parapet Units 1 - 180	70	200CT05	11JAN06	13APR05	06JUL05		PP2400
Casting Type V Parapet Units 181 - 383	70	12JAN06	07APR06	13AUG05	05NOV05		PP2410
Noise Barriers & Enclosures							
Noise Encl' - Slip Rd A - Design & Shop Drawings	23	07JUL05A	250CT05	07JUL05A	14APR05	NB1010	
Noise Encl' - Slip Rd A - Eng. Review & Approval	28	200CT05	16NOV05	09APR05	06MAY05	NB1020	
Noise Encl' - Slip Rd A - Materials Purchasing	60	17NOV05	27JAN06	07MAY05	18JUL05	NB1030	
Noise Encl' - Slip Rd B - Design & Shop Drawings	23	07JUL05A	25OCT05	07JUL05A	29APR05	NB1100	
Noise Encl' - Slip Rd B - Eng. Review & Approval	28	200CT05	16NOV05	25APR05	22MAY05	NB1110	
235EP03 P3 04JUL08 200CT05	P3 File : LU25 Hig	hways Dep Routi 3 mo	epartment C ute 8 - Lai Cl nonth Rollin	s Department Contract No. HN Route 8 - Lai Chi Kok Viaduct 3 month Rolling Programme	Highways Department Contract No. HY/2003/01 Route 8 - Lai Chi Kok Viaduct 3 month Rolling Programme	Sheet 2 of 20 01	Decso

ZUU6	16 23 3														NB2210														20	35				MJ1010		
	12 19 26 2 9		NB1130	NB1200	NB1210	NB1220						25-				NB2220	00	0		NB2400	NB2410	NB2420			2C 				BE1030	BE1035				 	cso	ieras acoma
CUU2	24 31 7 14 21 28 5						NB1300	NB1310	NB1320	NB2000	NB2010	NB2020		NB2120			NB2300	NB2310	NB2320				NB2500	NB2510	NB2520		BE1010	BE1020			BE1050		>MJ1005	· · · · · · · · · · · · · · · · · · ·	Sheet 3 of 20	entrecenseles cub
Late	Finish 17	16AUG05	11NOV05	30MAY05	30MAY05	16AUG05	13JUN05	04JUL05	01NOV05	10FEB06	10FEB06	05JUN06	05MAY06	18AUG06	25MAR06	19JUN06	28MAR06	28MAR06	21JUN06	21FEB06	21FEB06	16MAY06	09FEB06	11FEB06	21JUN06		18JAN05	01FEB05	04MAR05	04MAR05	15JUL05		~	22APR06	//2003/0	
Late	Start	23MAY05	15JUL05	10SEP05A	03MAY05	31MAY05	07JUL05A	07JUN05 (	021UL05 (	19AUG05A	14JAN06	13FEB06 (	11JAN06	04FEB06	10FEB06	14MAR06	24AUG05A	01MAR06	29MAR06	09DEC05	25JAN06	22FEB06	11JUL05A (	15JAN06	16FEB06		16JAN04A	05JUN04A	1	13DEC04 (	09JUN05A		21JAN06	21JAN06	s Department Contract No. HY Route 8 - Lai Chi Kok Viaduct 3 month Rolling Programme From 20 October 2005	
Early	Finish	14FEB06	11MAY06	29DEC05	29DEC05 (	20MAR06	250CT05	16NOV05 (	18MAR06 (	15NOV05	16NOV05	15MAR06	11FEB06	30MAY06	20JAN06	18APR06	06DEC05	06DEC05	03MAR06	31DEC05	31DEC05	28MAR06	11NOV05	16NOV05	28MAR06		00NOV05	23NOV05	06JAN06	06JAN06	260CT05			17JAN06	epartment Co ute 8 - Lai Chi nonth Rolling From 20 Oct	
Early	Start	17NOV05	10JAN06	10SEP05A	02DEC05	30DEC05	07JUL05A	200CT05	17NOV05	19AUG05A	200CT05	19NOV05	200CT05	14NOV05	08DEC05	09/AN06	24AUG05A	09NOV05	07DEC05	240CT05*	04DEC05	03JAN06	11JUL05A	200CT05	21NOV05		16JAN04A	05JUN04A	07SEP04A	200CT05	09JUN05A		200CT05	200CT05	ways Depa Route 3 mor Fro	
Orig.	Durn.	72	100	60	28	65	23	28	100	82	28	95	115	163	44	82	82	28	70	82	28	70	82	28	105		60	24	70	42	10		0	75	le : LU25 High	
Activity	Description	Noise Encl' - Slip Rd B - Materials Purchasing	Noise Encl' - Slip Rd B - Off-site Fabrication	Noise Encl' - P8 to P11 - Design & Shop Drawings	Noise Encl' - P8 to P11 - Eng. Review & Approval	Noise Encl' - P8 to P11 - Materials Purchasing	Noise Encl' - ENT Approach - Design & Shop Dwgs.	Noise Encl' - ENT Approach - Eng. Review & Appro	Noise Encl' - ENT Approach - Material Purchasing	Noise Barriers - PA to P4 - Design & Shop Dwgs.	Noise Barriers - PA to P4 - Eng. Review & Appro'	Noise Barriers - PA to P4 - Materials Purchasing	Noise Barriers - P5 to P8 - Eng. Review & Appro'	Noise Barriers - P5 to P8 - Materials Purchasing	Noise Barriers - P11 to P13 -Eng Review & Approv	Noise Barriers - P11 to P13 - Materials Purchase	Noise Barriers - ENT Approach -Des'n & Shop Dwgs	Noise Barriers - ENT Approach -Eng Rev & Approv	Noise Barriers - ENT Approach -Material Purchase	Noise Barriers - Slip Rd. C - Design & Shop Dwgs	Noise Barriers - Slip Rd. C - Eng Rev & Approv	Noise Barriers - Slip Rd. C - Material Purchase	Noise Barriers - Slip Rd. D - Design & Shop Dwgs	Noise Barriers - Slip Rd. D - Eng Rev & Approv	Noise Barriers - Slip Rd. D - Material Purchase		Detailed Design & Shop Drawings	Review & Approval of Design & Shop Drawings	Off-Site Manufacturing of Bearings	Engineer's Approval of Bearings Before Delivery	Trial of Bearing Installation Method	Joints	Engineer's approval of Proprietary Type of M.J	Detailed Design & Shop Drawings	233EP03 P3 File : LU25 04JUL08 200CT05 HI	
Activity	9	NB1120	NB1130	NB1200	NB1210	NB1220	NB1300	NB1310	NB1320	NB2000	NB2010	NB2020	NB2110	NB2120	NB2210	NB2220	NB2300	NB2310	NB2320	NB2400	NB2410	NB2420	NB2500	NB2510	NB2520	Bearings	BE1010	BE1020	BE1030	BE1035	BE1050	Movement Joints	MJ1005	MJ1010	Slart Date Finish Date Data Date	

Activity	Activity	Orig.	Early		Laid	Late	OCT NOV	DEC	NAL
	Description	Durn.	Start	FINISH	Start	FINISN	17 24 31 7 14 21	28 5	2 9 16 23
	Review & Approval of Design & Shop Drawings	24	18JAN06	17FEB06	24APR06	22MAY06			OZOLOW
Signage									
	Sign Gantries - Award of Sub-contract	0	200CT05		11MAY05		◆SG1000		
	Sign Gantries - Detailed Design & Shop Drawings	75	200CT05	17JAN06	11MAY05	08AUG05			SG1010
	Sign Gantries - Review/Appro of Design & S/Dwgs.	24	18JAN06	17FEB06	09AUG05	05SEP05			SG1020
	Signage - Award of Sub-contract	0	200CT05		01DEC04		◆SG2000		
	Signage - Shop Drawings	50	200CT05	16DEC05	01DEC04	29JAN05		SG2010	
	Signage - Review & Approval of Shop Drawings.	24	17DEC05	16JAN06	31JAN05	02MAR05			SG2020
	Signage - Off-Site Fabrication of Signs	50	17JAN06	18MAR06	03MAR05	30APR05			SG2030
ast	High Mast Lighting								
	High Mast Lighting - Foundation Design	48	200CT05*	14DEC05	16JUN05	11AUG05		HM1000	
HM1010	High Mast Lighting - Approval of Found'n Design	24	15DEC05	13JAN06	04NOV05	01DEC05			HM1010
HM1100	High Mast Lighting - Mast Design & Shop Drawings	48	17NOV05	13JAN06	15JUL05	08SEP05			HM1100
HM1110	High Mast Lighting - Approval of Mast Design	56	14JAN06	10MAR06	09SEP05	03NOV05			HM1110
ct -	Viaduct - Main Line - Piers PA to P6								
Substructure	re								
MS0100	PA/L - Install Bearings	9	200CT05	260CT05	13DEC04	18DEC04	MS0100		
MS0110	PA/R - Install Bearings	9	27OCT05	02NOV05	20DEC04	27DEC04	MS0110		
MS1112	P1/R - Temporary Props for Spans - Founds	4	27OCT05	310CT05	09DEC04	13DEC04	MS1112		
MS1114	P1/R - Temporary Props for Spans - Towers	4	01NOV05	04NOV05	14DEC04	17DEC04	MS1114		
MS1116	P1/R - Remove Temporary Props for Spans - Towers	4	03DEC05	07DEC05	08JAN05	12JAN05		MS1116	
MS1118	P1/R - Remove Temporary Props for Spans - Towers	4	08DEC05	12DEC05	13JAN05	17JAN05		MS1118	
MS1245	P2/R - Upper Portal Frame - Cure & Strke F/work	14	13SEP05A	200CT05	13SEP05A	13DEC04	MS1245		
Main Line -	- 01								
MD1130		9	15NOV05	21NOV05	30APR05	07MAY05		MD1130	
MD1135	PA/L to P1/L - Insitu Stitch	3	22NOV05	24NOV05	09MAY05	11MAY05		MD1135	
MD1050	P1/R - 1st. Pair - 2 Segments Type C	9	200CT05	260CT05	02DEC04	08DEC04	MD1050		
MD1040	P2/R - 1st. Pair - 2 Segments Type C	9	10NOV05	16NOV05	14DEC04	20DEC04	MD1040	940	
MD1020	P4/R - 1st. Pair - 2 Segments Type C	9	200CT05	26OCT05	16MAY05	21MAY05	MD1020		
MD1010	P5/R - 1st. Pair - 1 Type C & 1 Type B	9	270CT05	02NOV05	15SEP05	22SEP05	MD1010		
MD1000	P5 (B4)Slip B - 1st. Pair - 2 Segments Type B	9	270CT05	02NOV05	14JUN05	20JUN05	MD1000		
MD1055	P1/R - 30 Segments Type C	15	270CT05	12NOV05	09DEC04	27DEC04	MD1055		
MD1060	PA/R - 9 Segments Type C on Scaffold	9	15NOV05	21NOV05	28DEC04	04JAN05		MD1060	
	233EP03 P3 File : LU25 04JUL08 200CT05 Hi	e : LU25 High	iways Dep Route 3 mo	s Department Contract No. HY Route 8 - Lai Chi Kok Viaduct 3 month Rolling Programme From 20 October 2005	nent Contract No Lai Chi Kok Viad Rolling Programi 20 October 2005	<ul> <li>N25</li> <li>N3</li> <li>N1ghways Department Contract No. HY/2003/01</li> <li>Route 8 - Lai Chi Kok Viaduct</li> <li>3 month Rolling Programme</li> <li>From 20 October 2005</li> </ul>	Sheet 4 of 20 01	nees	0.

Ambivitur	Activity	Orig.	Early	Early	Albu	Fale	TAA	VION DEC	
ID	Description	Durn.	Start	Finish	Start	Finish	17 24 31 7	5 12	19 26 2 9 16
MD1062	PA/R to P1/R - Insitu Stitch	e	22NOV05	24NOV05	05JAN05	07JAN05		MD1062	
lain Line -	Main Line - Segmental Deck Const'n (Lift Frames)								
MD1097	P4/L to P5/L - Insitu Stitch	3	200CT05	220CT05	05MAY05	07MAY05	MD1097		
MD1107	P3/L to P4/L - Insitu stitch	3	240CT05	26OCT05	09MAY05	11MAY05	MD1107		
MD1045	P2/R - 26 Segments Type C	11	17NOV05	29NOV05	21DEC04	04JAN05		MD1045	
MD1065	P1/R to P2/R - Instiu Stitch	3	30NOV05	02DEC05	05JAN05	07JAN05		MD1065	
MD1032	P3/R - 22 Segments Type C	10	100CT05A	24OCT05	100CT05A	02MAR05	MD1032		
MD1036	P2/R to P3/R - Insitu Stitch	e	30NOV05	02DEC05	15MAR05	17MAR05		MD1036	
MD1025	P4/R - 28 Segments Type C	12	29NOV05	12DEC05	23MAY05	04JUN05		MD1025	025
MD1034	P3/R to P4/R) - Insitu Stitch	3	13DEC05	15DEC05	31AUG05	02SEP05			MD1034
MD1005	P5 (B4) Slip B - 22 Segments Type B	10	28DEC05	001AN06	21JUN05	02JUL05			MD1005
MD1007	P5/R (B4) Slip B to P6 Slip B - Insitu Stitch	3	10JAN06	12JAN06	04JUL05	06JUL05			MD1007
MD1008	P5/R (B4) Slip B to B3 - Insitu Stitch	3	13JAN06	16JAN06	07JUL05	09JUL05			MD1008
MD1015	P5/R - 11 Type C & 11 Type B	10	10JAN06	20JAN06	23SEP05	05OCT05	-		MD1015
Superstruc	Superstructure Finishing Works Required for TCSS								
MF1000	PA to P6 - Parapets PA/L to P3/L (incl earthing)	48	25NOV05	21JAN06	12MAY05	08JUL05		MF1000	
MF1015	PA to P6 - Insitu Slab to Under Median Barrier	36	03JAN06	16FEB06	220CT05	02DEC05			MF1015
fiaduct -	Viaduct - Slip Road A								
Substructure	Ire								
AS1050	Abutment A - Install Bearings	2	200CT05	210CT05	21JAN06	23JAN06	AS1050		
Superstruc	Superstructure Finishing Works Required for TCSS								
AF1010	Slip Rd.A to P7 -Parapets East Face (incl earth)	75	17NOV05	17FEB06	27APR05	26JUL05	4	AF1010	-
AF1020	Slip Rd.A to P7- Parapets West Face (incl earth)	75	30DEC05	31MAR06	50NUL60	06SEP05			AL1020
/iaduct -	Viaduct - Slip Road B								
Substructure	ure								
BS1050	Abutment B - Install Bearings	9	200CT05	26OCT05	27JUL05	02AUG05	BS1050		
Slip Road	Slip Road B -Segmental Deck Construction (Crane)								
BD1010	B1 - 1st. Pair - 2 seg Type B	9	200CT05	26OCT05	17FEB05	23FEB05	BD1010		
BD1020	B2 - 1st. Pair - 2 seg Type B	9	10NOV05	16NOV05	24FEB05	02MAR05		BD1020	
BD1030	B3 - 1st. Pair - 2 seg Type B	9	17NOV05	23NOV05	30MAY05	04JUN05		BD1030	
BD1000	Abut B - 3 seg Type B on scaff	2	17NOV05	18NOV05	03AUG05	04AUG05		BD1000	
							007 1 1 10		
Start Date	23SEP03 P3 F1 04JUL08	P3 File : LU25	-		14 Accession of	CONCIVE -	Sheet 5 of 20		
Data Date	200CT05	Н	hways Def Rout 3 mc	epartment C ute 8 - Lai C nonth Rollir From 20 O(	s Department Contract No. H1 Route 8 - Lai Chi Kok Viaduct 3 month Rolling Programme From 20 October 2005	Highways Department Contract No. H1/2003/01 Route 8 - Lai Chi Kok Viaduct 3 month Rolling Programme From 20 October 2005		50	SO

Instruction         Description         Duri         Start         Finish         Finish <th>Artivitu</th> <th>Activity</th> <th>Orig.</th> <th>Early</th> <th>Early</th> <th>ralle</th> <th>Late</th> <th>NOT NOV</th> <th>DEC</th> <th>IANI</th>	Artivitu	Activity	Orig.	Early	Early	ralle	Late	NOT NOV	DEC	IANI
Inter-Segmental Deck Constru (Lif Frames)         Inter-Segmental D		Description	Durn.	Start	Finish	Start	Finish	24 31 7 14 21	12 19 26 2 9	
Bit - 3 legitype		Segmental Deck Const'n (Lift Frames)								
Aug B = It really State         Aug B = It really State         Aug B = It really State         BP1005         BP10		B1 - 28 seg Type B	12	30NOV05	13DEC05	01MAR05	14MAR05		BD1015	
R2<-2 seq Type B         10         170005         280005         404605         1404605         <	BD1005	Abut B - B1 Insitu Stitch	3	14DEC05	16DEC05	05AUG05	08AUG05			
B1-E2 Inhubble         B1-E2 Inhubble         Inhubble<	BD1025	B2 - 22 seg Type B	10	17NOV05	28NOV05	03MAR05	14MAR05	801		
B2-32 aeg Type B         C2	BD1027	B1 - B2 Insitu Stitch	3	14DEC05	16DEC05	15MAR05	17MAR05		BD1027	
B2: 63 metal Sitter         2         2 e3 metal Sitter         3         2 e0FC05         65AUG05         66AUG05	355	B3 - 28 seg Type B	12	13DEC05	27DEC05	06JUN05	20JUN05		BD1035	
entrest         MT3100         MT3100         MT3100           pare for Review         18         2NOV05         3DEC05         1MAY05         0MU105           pare for Review         6         21DEC05         83EC05         1ALN05         0MU105           reprodits Advice         6         21DEC05         83AN06         1ALN05         0MU105           Si5 -Fepare for Review         18         06JN06         2AUN05         0NU105         0MU105           Si5 -Fepare for Review         18         200C105         08UN05         0AUU05         0MU105           Si5 -Fepare for Review         6         2N0V05         2N0V04         2N0V04         2N0V04         2N0V04           Si5 - Fepare for Review         6         2N0V05         2N0V04         2N0V04         2N0V04         2N0V04           Si5 - Site Preparation         6         2N0V04         2N0V04         2N0V04         2N0V04         2N0V04           Si5 - Site Preparation         6         2N0V04         2N0V04         2N0V04         2N0V04         2N0V04           Si5 - Site Preparation         6         2N0V04         2N0V04         2N0V04         2N0V04         2N0V04         2N0V04           Si5 - Site Preparation	145	B2 - B3 Insitu Stitch	0	28DEC05	30DEC05	05AUG05	08AUG05		BD1045	
Tarific Management Schemes       Imagement Schemes	Brade	Norks - Lai Po Road								
36         Tittlike         Control         130E-COS         114XYOS         314XYOS         3	porary	Traffic Management Schemes								
36:11TMS Lai Po Road - CRE Endorsement         6         21DEC05         28.DEC05         08.UN05         68.UN05         68.UN1400         69.CI         68.CI <th< td=""><td>100</td><td>3rd. TTMS Lai Po Road - Prepare for Review</td><td>18</td><td>23NOV05</td><td>13DEC05</td><td>11MAY05</td><td>31MAY05</td><td></td><td></td><td></td></th<>	100	3rd. TTMS Lai Po Road - Prepare for Review	18	23NOV05	13DEC05	11MAY05	31MAY05			
361. TTMS Lai Po Read - Readworks Advice         6         2aDEC05         65. JUN05         61.UI05	110	3rd. TTMS Lai Po Road - CRE Endorsement	9	21DEC05	28DEC05	02JUN05	08JUN05		WT3110	
34. TTMS Lai For Rat - Site Preparation for Divent     18     06.JMU06     23.JMU06     09.JUL06     09.JUL06     04.JUL08	120	3rd. TTMS Lai Po Road - Roadworks Advice	9	29DEC05	05JAN06	30NUL60	16JUN05		MT3	20
TmS Deck Freeth @ Rd D SfB-Prepare for Review         18         200Cr05         260Cr05         280Cv04         28N0Vd4         04JU08         MT4000         MT4000           TmS Deck Freeth @ Rd D SfB-CRE Endorsement         6         200Cr05         260Cr05         260Cr05         280Cv04         28N0Vd4	130	3rd. TTMS Lai Po Rd - Site Preparation for Divsn	18	06JAN06	26JAN06	17JUN05	08JUL05		WT3130	
TTMS Deck Erecth @ Rd D SIB- CRE Endorsement         6         200CT05         200CT05         20NOV04         20NOV04         MM4010           TTMS Deck Erecth @ Rd D SIB- Raadworks Advice         6         270CT05         20NOV05         0NOV04         0BECC44         MM4010           TTMS Deck Erecth @ Rd D SIB- Raadworks Advice         6         2NOV05         0NOV05         0NOV05         0NOV05         0NOV05         0NOV05         0NOV05         0NOV04         MM4020           TTMS Deck Erecth @ Rd D SIB- Implementation         60         10NOV05         2JAN05         17EC04         13DEC04         13DEC04         10EC040         10EC	WT4000	TTMS Deck Erect'n @ Rd D S/B -Prepare for Review	18	200CT05	00NON00	12JUN08	04JUL08			
TTMS Deck Erectin @ Rd D SIB - Roadworks Advice         6         270CT05         0200V65         0300V04         06DEC04         13DEC04         140400           TTMS Deck Erectin @ Rd D SIB - Site Preparation         6         0300V05         0300V05         07DEC04         13DEC04         wm14020           ITTMS Deck Erectin @ Rd D SIB - Site Preparation         6         0300V05         0310V05         0300V05         04000         04000	010	TTMS Deck Erect'n @ Rd D S/B - CRE Endorsement	9	200CT05	260CT05	23NOV04	29NOV04	WT4010		
TTMS Deck Erectin @ Rd D S/B - Site Preparation       6       03N0V05       06N0V05       13DEC04       13DEC04       13DEC04       13DEC04         ITMS Deck Erectin @ Rd D S/B - Implementation       60°       10N0V05       20JAN06       14DEC04       05OCT05       0	020	TTMS Deck Erect'n @ Rd D S/B - Roadworks Advice	9	270CT05	02NOV05	30NOV04	06DEC04	WT4020		
TTMS Deck Erectin @ Rd D SIB - Implementation         60°         10NV056         20JAN06         14DEC04         050CT05         NT4440         NT4440           ILai Po Road SIB - Remove Segment Storage Area         6         29NV005         580CT05         10NV005         10NV056         10NV156         10NV056         10NV156         10NV056         10NV156	030	TTMS Deck Erect'n @ Rd D S/B - Site Preparation	9	03NOV05	09NOV05	07DEC04	13DEC04	WT4030		
Remove Segment Storage Area         6         29NOV05         05DEC05         01NOV05         01NOV05 </td <td>040</td> <td>TTMS Deck Erect'n @ Rd D S/B - Implementation</td> <td>60*</td> <td>10NOV05</td> <td>20JAN06</td> <td>14DEC04</td> <td>05OCT05</td> <td>WT4040</td> <td></td> <td></td>	040	TTMS Deck Erect'n @ Rd D S/B - Implementation	60*	10NOV05	20JAN06	14DEC04	05OCT05	WT4040		
Remove Segment Storage Area         6         29NOV05         05DEC05         01NOV05         01NO         01N	thworks	s & Slope Works								
CA2 - Bases         24         13DEC05         11JAN06         18JAN05         17FEB05         17FEB05 <th< td=""><td>030</td><td>Lai Po Road S/B - Remove Segment Storage Area</td><td>9</td><td>29NOV05</td><td>05DEC05</td><td>260CT05</td><td>01NOV05</td><td></td><td>WE1030</td><td></td></th<>	030	Lai Po Road S/B - Remove Segment Storage Area	9	29NOV05	05DEC05	260CT05	01NOV05		WE1030	
	aining V	Vall LCK-R2								
Ret. Wall LCK-R2 - Walls       42       28DEC05       18FEB06       01FEB05       24MAR05       •	2010	Ret. Wall LCK-R2 - Bases	24	13DEC05	11JAN06	18JAN05	17FEB05			WW2010
Inducture         48         25NOV05         21JAN06         17AUG05         14OCT05         14OCT06         MK1000         MK1000         MM1000           te Load Test         6         06DEC05         12DEC05         22JUL06         28JUL06         28JUL06         28JUL06         114000         MM1000           ucture         24         13DEC05         11JAN06         21JUL06         26AUG06         15SEP06         15SEP06         M11000         M11000         M11000         M11020           AC Installation         30         12JAN05         18FEB06         03OCT06         03OCT06         15SEP06         M11040         M11040	2020	Ret. Wall LCK-R2 - Walls	42	28DEC05	18FEB06	01FEB05	24MAR05		MWZUZU	
Inducture         48         25NOV05         21JAN06         17AUG05         14OCT05         14OCT05         14OCT05         14OU         MM1000           te Load Test         6         06DEC05         12DEC05         22JUL06         28JUL06         28JUL06         14OCT05	sk at La	li Wan Interchange								
te Load Test         6         06DEC05         12DEC05         22JUL06         28JUL06         28JUL06           ucture         24         13DEC05         11JAN06         31JUL06         26AUG06         156EP06         112AN06         31JUL06         25AUG06         155EP06         155EP06         112AN06         12JAN06         25JAN06         025EP06         155EP06         155EP06         113AN06         12JAN06         21JAN06         23JUL06         26AUG06         155EP06         113AN06         12JAN06         25JAN06         03CCT06         155EP06         113AN06         112JAN06         112JAN06         12JAN06         28AUG06         03CCT06         1155EP06         110A04         110A04	1000	Kiosk at Lai Wan Interchange - Structure	48	25NOV05	21JAN06	17AUG05	140CT05	MK1000		
Lai Po Rd. F/H Pump House - Plate Load Test       6       06DEC05       12DEC05       22JUL06       28JUL06       28JUL06         Lai Po Rd. F/H Pump House - Structure       24       13DEC05       11JAN06       31JUL06       26AUG06       11JAN06         Lai Po Rd. F/H Pump House - Waterproofing       12       12       12JAN06       25JAN06       02SEP06       15SEP06       15SEP06         Lai Po Rd. F/H Pump House - Waterproofing       12       12JAN06       25JAN06       02SEP06       15SEP06       NH102         Lai Po Rd. F/H Pump House - Waterproofing       12       12JAN06       25JAN06       02SEP06       03OCT06       NH104	Po Roa	d Fire Hydrant Pump House								
24         13DEC05         11JAN06         31JUL06         26AUG06         MH102           12         12JAN06         25JAN06         15SEP06         15SEP06         WH102           30         12JAN06         18FEB06         03OCT06         03OCT06         WH104	WH1000	Lai Po Rd. F/H Pump House - Plate Load Test	9	06DEC05	12DEC05	22JUL06	28JUL06			
Lai Po Rd. F/H Pump House - Waterproofing     12     12JAN06     25JAN06     02SEP06     15SEP06       Lai Po Rd. F/H Pump House - MVAC Installation     30     12JAN06     18FEB06     28AUG06     03OCT06	1010	Lai Po Rd. F/H Pump House - Structure	24	13DEC05	11JAN06	31JUL06	26AUG06			OLOLHN
Lai Po Rd. F/H Pump House - MVAC Installation 30 12JAN06 18FEB06 28AUG06 03OCT06 03OCT06	1020	Lai Po Rd. F/H Pump House - Waterproofing	12	12JAN06	25JAN06	02SEP06	15SEP06			
	1040	Lai Po Rd. F/H Pump House - MVAC Installation	30	12JAN06	18FEB06	28AUG06	03OCT06		0401HAM	-
	late		ile : LU25					Sheet 6 of 20		
23SEP03 P3 File : LU25	Finish Date Data Date		Hig	hways Dep Rout 3 mc	e 8 - Lai C onth Rollin	Sontract N hi Kok Via ig Progran	o. HY/2003// duct nme 5	2	ec so	
233EP03 P3 File : LU25 04JUL08 200CT05 200CT0					1 110	With the second				

VV DEC JAN 4 21 28 5 12 19 26 2 9 16 23										4	080	MD2095	MD2105	MD2107	MD2110	MD2125	MD2135	MD2145		MF2000	MF2002	MF2005	MF2007						MT1330	MT1400	MT1410	MT1420	necso
OCT NOV 17 24 31 7 14			MS2052		MD2120	MD2130		MD2065	MD2075	MD2077	MD2080															MT1300	MT1310	MT1320					Sheet 7 of 20 )1
Late Finish			08NOV06		28MAY05	01JUN05		06MAY05	06MAY05	10MAY05	12MAY05	26MAY05	26MAY05	30MAY05	01JUN05	18JUN05	18JUN05	22JUN05		11AUG05	09SEP05	16AUG05	13SEP05			04JUL08	15JUN05	22JUN05	14JUL05	24MAY05	16SEP05	24SEP05	(/2003/0
Start			07NOV06		23MAY05	26MAY05		21APR05	21APR05	07MAY05	11MAY05	13MAY05	13MAY05	27MAY05	31MAY05	02JUN05	02JUN05	20JUN05		301UN05	30JUL05	21JUN05	20JUL05			19JUN08	08JUN05	16JUN05	23JUN05	11MAY05	10SEP05	17SEP05	s Department Contract No. HY Route 8 - Lai Chi Kok Viaduct 3 month Rolling Programme
Finish			210CT05		26OCT05	290CT05		03NOV05	03NOV05	07NOV05	09NOV05	23NOV05	23NOV05	26NOV05	29NOV05	15DEC05	15DEC05	19DEC05		04JAN06	08FEB06	18JAN06	18FEB06			02NOV05	26OCT05	02NOV05	23NOV05	06DEC05	28DEC05	05JAN06	epartment Co ute 8 - Lai Ch nonth Rolling
Early Start			200CT05		200CT05	240CT05		200CT05	200CT05	04NOV05	08NOV05	10NOV05	10NOV05	24NOV05	28NOV05	30NOV05	30NOV05	16DEC05		22NOV05	23DEC05	22NOV05	20DEC05			200CT05	200CT05	270CT05	03NOV05	23NOV05	21DEC05	29DEC05	ways Depa Route 3 moi
Orig. Durn.			2		9	9		13	13	3	2	12	12	3	2	14	14	e S		36	36	48	48			12	9	9	18	12	9	9	P3 File : LU25 High
Activity Description	Viaduct - Main Line - Piers P7 to P10	9	P7 Install Bearings	Main Line - Segmental Deck Construction (Crane)	P10/L - 1st. Pair - 2 Segments Type A	P10/R - 1st. Pair - 2 Segments Type A	Segmental Deck Construction (Gantry)		P8/R - 30 Segments Type A	P7-P8 Insitu Stiches	Launch Gantry to P8/P9	P9/R - 28 Segments Type A	P9/L - 24 Segments Type A	P8-P9 Insitu Stiches	Launch Gantry to P9/P10	P10/L - 26 Segments Type A	P10/R - 24 Segments Type A	P9-P10 Insitu Stiches	Superstructure Finishing Works Required for TCSS	P7 to P10 - Parapets P7 to P8 (incl earthing)	P7 to P10 - Parapets P9 to P10 (incl earthing)	P7 to P10 - Insitu Slab to Under Median Barrier	P7 to P10 - Median Barrier (incl earthing)	At Grade Works - Lai Chi Kok Interchange	Temporary Traffic Management Schemes	2nd. TTMS Butterfly Valley Rd-Prepare for Review	2nd. TTMS Butterfly Valley Rd - CRE Endorsement	2nd. TTMS Butterfly Valley Rd - Roadworks Advice	2nd. TTMS Butterfly Valley Rd - Prepare	3rd TTMS Butterfly Valley Rd -Prepare for Review	3rd. TTMS Butterfly Valley Rd - CRE Endorsement	3rd. TTMS Butterfly Valley Rd - Roadworks Advice	235EP03 P3 Fi 04JUL08 200CT05
Activity	Viaduct - I	Substructure	MS2052	Main Line -	MD2120	MD2130	Main Line -	MD2065	MD2075	MD2077	MD2080	MD2095	MD2105	MD2107	MD2110	MD2125	MD2135	MD2145	Superstruc	MF2000	MF2002	MF2005	MF2007	At Grade	Temporary	MT1300	MT1310	MT1320	MT1330	MT1400	MT1410	MT1420	Start Date Finish Date Data Date

21 28 5 12 19 26 2 9 16 23		MT2070	MT2140				MT3130	MT3200	MT3210	MT3220	MT3230				MT4130	IMT4140		SA5000		SR4000	SR2000	SR4500	SR4510	SR5000	SR5010					W23058	W83059			necso
OCT NOV				MT3100	MT3110	MT3120						MT4040	MT4110	MT4120														MS3056	MS3057			MS3115	MS3118	Sheet 8 of 20 )1
Finish	250CT05	18JAN06	11NOV05	04JUL08	23MAY05	30MAY05	23JUN05	24MAY05	080CT05	170CT05	18NOV05	10MAY05	04JUN08	18JUN08	04JUL08	25JUN05		07MAY05		18JAN06	11NOV05	06JUN05	06JUN05	23MAY05	14JUN05			04JUL08	13JUN05	30JUN05	06JUL05	28JUN05	30MAY05	HY/2003/0 uct ne
Start	26SEP05	03JUN04A	23FEB04A	19JUN08	17MAY05		31MAY05			100CT05	180CT05	09MAY05A	19JUL05A	02JUN08	19JUN08	02OCT05A		15JUN05A			240CT05	11APR05	11APR05	11APR05	03MAY05				04OCT05A	27JUN05	02JUL05	21JUN05	03SEP05A	s Department Contract No. HY Route 8 - Lai Chi Kok Viaduct 3 month Rolling Programme From 20 October 2005
Finish	06FEB06 2	07DEC05 0	19DEC05 2	02NOV05	260CT05		25NOV05		28DEC05 (	05JAN06	10FEB06	07NOV05	260CT05	0000005 (	23NOV05	22DEC05		17JAN06		07DEC05	19DEC05	18FEB06	18FEB06	03FEB06	17FEB06				220CT05	28DEC05	03JAN06	270CT05	240CT05	epartment Co ute 8 - Lai Chi nonth Rolling From 20 Oct
Start	06JAN06	03JUN04A	23FEB04A	200CT05	200CT05	270CT05	03NOV05	23NOV05	21DEC05	29DEC05	06JAN06	09MAY05A	19JUL05A	27OCT05	10NOV05	02OCT05A		15JUN05A		10NOV05	30NOV05	20DEC05	20DEC05	19DEC05	04JAN06			28SEP05A	04OCT05A	23DEC05	29DEC05	200CT05	03SEP05A	NISS SI Highways Department Contract No. HY/2003/01 Route 8 - Lai Chi Kok Viaduct 3 month Rolling Programme From 20 October 2005
Durn.	24	457*	552*	12	9	9	20	12	9	9	28	152*	9	12	12	69*		54		24	17	48	48	36	36			4	4	4	4	7	24	e : LU25 High
Activity Description	3rd. TTMS Butterfly Valley Rd - Prepare	TTMS Case No.027 (P7 Piling) - Implementation	TTMS for Pier P8/L - Implementation	2nd. TTMS Kom Tsun Street - Prepare for Review	2nd. TTMS Kom Tsun Street - CRE Endorsement	2nd. TTMS Kom Tsun Street - Roadworks Advice	2nd. TTMS Kom Tsun Street - Site Preparation	3rd. TTMS Kom Tsun Street - Prepare for Review	3rd. TTMS Kom Tsun Street - CRE Endorsement	3rd. TTMS Kom Tsun Street - Roadworks Advice	3rd. TTMS Kom Tsun Street - Site Preparation	TTMS Deck Erect'n @ CSWan Rd - Implementation	TTMS Deck Erect'n @ B.V. Rd - CRE Endorsement	TTMS Deck Erect'n @ B.V. Rd - Roadworks Advice	TTMS Deck Erect'n @ B.V. Rd - Site Preparation	TTMS Deck Erect'n @ B.V. Rd - Implementation	Vorks	Butterfly Valley Rd Stage1 - Stormwater Drainage	Roadworks	Kwai Chung Road (Pier 7) - Reinstatement	Castle Peak Road - Roadworks Reinstatement	B.V. Rd P8 to P9 - New CLP 11Kv Cable Laying	B.V. Rd P9 to P10 - New CLP 11Kv Cable Laying	Butterfly Valley Rd Stage1 - Excav. & Formation	Butterfly Valley Rd Stage1 - Sub-base	Viaduct - Main Line - Piers P11 to P15	ITE	P11 - Temporary Props for Spans - Foundations	P11 - Temporary Props for Spans - Towers	P11 - Remove Temporary Props for Spans - Towers	P11 - Remove Temporary Props for Spans - Founds	P12 - Bearings	P12 - Cure & Strike Formwork/Falsework	200CT05 P3 File : LU25 04JUL08 200CT05
Activity	MT1430	MT2070	MT2140	MT3100	MT3110	MT3120	MT3130	MT3200	MT3210	MT3220	MT3230	MT4040	MT4110	MT4120	MT4130	MT4140	Drainage Works	SA5000	Utilities & F	SR4000	SR2000	SR4500	SR4510	SR5000	SR5010	Viaduct -	Substructure	MS3056	MS3057	MS3058	MS3059	MS3115	MS3118	Start Date Finish Date Data Date

DEC JAN	9 26 2 9		MS3178														MD3027		MD3000	IMD3030	MD3070	MD3100	MD3050	WD3083	MD308/			MICOLO						V12120	SO	•
OCT NOV	17 24 31 7 14 21 28 5			MS3290	MS3295		MD3040	MD3080		MD3028	MD3015	MD3025	MD3066	MD3045	MD3047	MD3067																V12100	0112110		Sheet 9 of 20 01	
Late	Finish	14OCT05	170CT05	15JUN05	14JUL05		28JUN05	11JUL05		02JUN05	22JUN05	22JUN05	28JUN05	06JUL05	08JUL05	16AUG05	25JUN05		06JUL05	07JUL05	08JUL05	15JUL05	12JUL05	20JUL05	22JUL05	22JUL05		14OCT05			20JUL05	25APR05	29JUN05	14JUL05	. HY/2003/ uct me	
Late	Start	130CT05	15OCT05	20SEP05A	16JUN05		22JUN05	04JUL05		170CT05A	03JUN05	03JUN05	24JUN05	29JUN05	07JUL05	15AUG05	23JUN05		06JUL05	07JUL05	08JUL05	09JUL05	12JUL05	13JUL05	21JUL05	22JUL05		17AUG05			07JUL05	12APR05	23JUN05	30JUN05	s Department Contract No. HY Route 8 - Lai Chi Kok Viaduct 3 month Rolling Programme	20 October 2005
Early	Finish	13JAN06	16JAN06	270CT05	24NOV05		310CT05	08NOV05		200CT05	08NOV05	08NOV05	12NOV05	19NOV05	22NOV05	22NOV05	22DEC05		23DEC05	24DEC05	27DEC05	04JAN06	30DEC05			17JAN06		18MAR06			17JAN06	02NOV05	29NOV05	13DEC05	artment Co 8 - Lai Ch	From 20 Oct
Early	Start	12JAN06	14JAN06	20SEP05A	280CT05		250CT05	01NOV05		170CT05A	210CT05	210CT05	09NOV05	14NOV05	21NOV05	21NOV05	20DEC05		23DEC05	24DEC05	27DEC05	28DEC05	30DEC05	31DEC05	10JAN06	17JAN06		19JAN06			04JAN06	200CT05	23NOV05	30NOV05	<ul> <li>J25</li> <li>SI</li> <li>Highways Department Contract No. HY/2003/01</li> <li>Route 8 - Lai Chi Kok Viaduct</li> <li>3 month Rolling Programme</li> </ul>	Fre
Orig.	Durn.	2	2	99	24		9	7		4	16	16	4	9	2	2	з		1	1	1	9	1	7	2	-		48			12	12	9	12	: LU25 High	
Activity	Description	P13 - Remove Temporary Props for Spans - Towers	P13 - Remove Temporary Props for Spans - Founds	P15 - Pier Insitu Deck Segment	P15 - Pier Head - Cure & Strike Form/Falsework	V	P12/L & R - 1st. Pairs - 4 Segments Type A	P14/1 & R - 1st. Pairs - 4 Segments Type A	- 41	Move Frames to P11	P11/R - 24 Segments Type A	P11/L - 28 Segments Type A	Move frames to P12	P12/L & R - 22 Segments Type A	P11/L&R to P12/L&R - Insitu Stitches	P12/L&R to P13/L&R - Insitu Stitches	P10/L&R to P11/L&R - Insitu Stiches	- Segmental Deck Construction (Gantry)		Launch Gantry to P11/P12	Launch Gantry to P13/P14/P15	P15/L & R - 1st. Pairs - 4 Segments Type A	Launch Gantry back to P12/P13/14	P14/L & R - 38 Segments Type A	P13/L&R to P14/L&R - Insitu Stitches	Launch Gantry to P14/P15/P16	Superstructure Finishing Works Required for TCSS	P11 to P15 - Insitu Slab to Under Median Barrier	At Grade Works - Wai Man Tsuen	Temporary Traffic Management Schemes	Temporary Slow Lane on Top of Slope CCR-R5	TTMS MainLine Deck@ CC Rd W/B-Prepare for Review	TTMS MainLine Deck@ CC Rd W/B - CRE Endorsement	TTMS MainLine Deck@ CC Rd W/B - Roadworks Advice	23SEP03 P3 File : LU25 04JUL08 200CT05 Hi	
Activity	ID	MS3176	MS3178	MS3290	MS3295	Main Lina -	MD3040	MID3080	Main Line -	MD3028	MD3015	MD3025	MD3066	MD3045	MD3047	MD3067	MD3027	Main Line -	MD3000	MD3030	MD3070	MD3100	MD3050	MD3085	MD3087	MD3090	Superstruc	MF3015	At Grade	Temporary	VT2000	VT2100	VT2110	VT2120	Start Date Finish Date Data Date	

CTOD         Description         Description <thdescription< th=""> <thde< th=""></thde<></thdescription<>
16FEB06       180CT05       14NOV05       13NAV05
ZOUCUDD         ZOMANUDD         DIMANUDD         DIMANUDD         DIMANUDD           16DEC05         01APR05         21MAY05         1MAY05         MS4057           16DEC05         01APR05         21MAY05         MS4057           16JUL05         23MAY05         20JUN05         MS4115           02NOV05         16JUL05         22JUL05         MS4118           21OCT05         08SEP05A         24MAR05         MS4118           25OCT05         05SEP05A         04JUL08         MS4205           16NOV05         25FEB05         24MAR05         MS4215           13JAN06         25MAY05         20JUN05         25NAY05           14FEB06         23MAY05         20JUN05         20JUN05
16NOV05         25FEB05         24MAR05           13JAN06         25MAR05         21MAY05           13JAN06         25MAY05         20JUN05

NoticityDescriptionDurn.StartFinishStart<	31 7 14 21 28 5 12 19 26 2 9 16 23 1 MD4080 MD4100 MD4090 MD4090 MD4105A MD4105A MD4105A MD4115A MD4115A MD4115A MD4116
6         15DEC05         21DEC05         15AUG05           6         19DEC05         24DEC05         16AUG05           6         19DEC05         24DEC05         16AUG05           6         27DEC05         23JAN06         19AUG05           7         04JAN06         16JAN06         30AUG05           8         27DEC05         03JAN06         23AUG05           9         27DEC05         03JAN06         20AUG05           9         27DEC05         03JAN06         20AUG05           9         30AUG05         30AUG05         30AUG05           9         30DEC05         03JAN06         27SEP05           9         30DEC05         03JAN06         27SEP05           9         7         04JAN06         11JAN06         30SEP05           9         7         04JAN06         11JAN06         30SEP05           17H &         0         12JAN06         10OCT05         10OCT05           11H &         0         13JAN06         10OCT05         10OCT05	00 D4110 D4110 D4105A MD4105A MD4106< MD4106
6         15DEC05         21DEC05         12AUG05           6         19DEC05         24DEC05         16AUG05           6         22DEC05         24DEC05         16AUG05           6         22DEC05         29DEC05         19AUG05           6         27DEC05         03JAN06         23AUG05           7         04JAN06         16JAN06         23AUG05           7         27DEC05         03JAN06         23AUG05           8         27DEC05         03JAN06         23AUG05           8         3         27DEC05         03JAN06         27SEP05           8         7         04JAN06         11JAN06         30SEP05           8         7         04JAN06         11JAN06         30SEP05           8         7         04JAN06         11JAN06         30SEP05           8         7         04JAN06         19JAN06         100CT05           7         12JAN06         19JAN06         100CT05         100CT05           7         12JAN06         19JAN06         100CT05         100CT05	00 D4110 D4105A MD4105A MD4115A MD4115A MD4106
6         19DEC05         24DEC05         16AUG05           6         22DEC05         29DEC05         19AUG05           11         04JAN06         23AUG05         23AUG05           11         04JAN06         16JAN06         23AUG05           11         04JAN06         16JAN06         23AUG05           11         04JAN06         16JAN06         23AUG05           11         04JAN06         16JAN06         23AUG05           12         27DEC05         23DEC05         23SEP05           3         30DEC05         03JAN06         27SEP05           9         7         04JAN06         11JAN06         30SEP05           11         0         20DEC05*         13JAN06         10OCT05           11         1         12JAN06         19JAN06*         10OCT05           11         0         19JAN06*         10OCT05         100OCT05	00 D4110 D4105A MD4115A MD4115A MD4106
6         22DEC05         29DEC05         19AUG05           6         27DEC05         03JAN06         13AUG05           11         04JAN06         16JAN06         23AUG05           11         04JAN06         16JAN06         23AUG05           11         04JAN06         16JAN06         23AUG05           12         27DEC05         23DEC05         23SEP05           13         30DEC05         03JAN06         27SEP05           13         30DEC05         03JAN06         27SEP05           14         0         20DEC05         30SEP05           15         04JAN06         11JAN06         30SEP05           11         12JAN06         19JAN06         10OCT05           11         12JAN06         19JAN06         10OCT05           11         12JAN06         19JAN06         10OCT05           11         0         13JAN06         10OCT05           11         0         19JAN06         10OCT05           11         0         13JAN06         10OCT05	D4110 D4105A D4105A MD4115A MD4106 MD4106
6         27DEC05         03JAN06         23UG05           11         04JAN06         16JAN06         23UG05           11         04JAN06         16JAN06         23UG05           11         04JAN06         16JAN06         20JUG05           12         27DEC05         29DEC05         23SEP05           13         30DEC05         03JAN06         27SEP05           13         30DEC05         03JAN06         27SEP05           10         20DEC05*         03JAN06         27SEP05           10         20DEC05*         03JAN06         30SEP05           10         20DEC05*         11JAN06         30SEP05           11         12JAN06         19JAN06         10OCT05           11         12JAN06         19JAN06*         10OCT05           11         12JAN06         19JAN06*         10OCT05           11         13JAN06*         10OCT05         10OCT05	MD44090 D4105A MD4115A MD4106 MD4106
11         04JAN06         16JAN06         30AUG05           3         275E705         29DEC05         235EP05           3         3         30DEC05         03JAN06         275EP05           8         3         30DEC05         03JAN06         275EP05           8         7         20DEC05         03JAN06         275EP05           8         7         04JAN06         11JAN06         305EP05           8         7         04JAN06         11JAN06         305EP05           7         12JAN06         19JAN06         100CT05           11H &         0         19JAN06         20JU06	MD4105A MD4115A MD41166 MD4106
3     27DEC05     29DEC05     23SEP05       3     30DEC05     29JAN06     27SEP05       VORTH &     0     20DEC05*     30SEP05       • B     7     04JAN06     11JAN06     30SEP05       • B     7     04JAN06     11JAN06     30SEP05       • B     7     12JAN06     19JAN06     10OCT05       • TH &     0     13JAN06     20JAN06*     100CT05       • TH &     0     24JAN06     24JAN06*     24JAN06*	D4105A MD4115A MD4115A MD4106
3         27DEC05         29DEC05         23SEP05           3         30DEC05         03JAN06         27SEP05           VORTH &         0         20DEC05*         03JAN06         27SEP05           • B         7         04JAN06         11JAN06         30SEP05           • B         7         04JAN06         11JAN06         30SEP05           • B         7         12JAN06         19JAN06         10OCT05           • TH &         0         13JAN06         20SEP05           • TH &         0         24JAN06*//         23JU05	D4105A MD4115A MD4106 MD4106
3         30DEC05         03JAN06         27SEP05           ORTH &         0         20DEC05*         30SEP05           B         7         04JAN06         11JAN06         30SEP05           H         7         12JAN06         19JAN06         10OCT05           H         0         7         12JAN06         19JAN06*         10OCT05           H         6         18JAN06         23JUL05         23JUL05	MD4115A MD4106 MD4010
ORTH &         0         20DEC05*         30SEP05           B         7         04JAN06         11JAN06         30SEP05           F         04JAN06         11JAN06         30SEP05           H         7         12JAN06         19JAN06         10OCT05           H         0         13JAN06         19JAN06*         10OCT05           H         6         18JAN06*         23JUL05         100	MD4106
B         7         04JAN06         11JAN06         30SEP05           7         12JAN06         19JAN06         10OCT05           H &         0         19JAN06*         10OCT05           A         12JAN06         19JAN06*         10OCT05	
H & 0 12JAN06 19JAN06 10OCT05 H & 0 19JAN06* 19JAN06* 0 6 18JAN06 24JAN06 23JUL05	
H & 0 19JANO6* 23JUL05 6 18JANO6 24JAN06 23JUL05	MD4106
6 18JAN06 24JAN06 23JUL05	MD4010
6 18JAN06 24JAN06 23JUL05	MD4010
	•MD-4019.
CLP SHUT DOWN POWER - O/HEAD LINES NORTH & 0 16JAN06* 03NOV05	
Viaduct - Main Line - Piers 19 to Abutment M	
P19 - Pier Insitu Deck Segment 48 26SEP05A 23NOV05 26SEP05A 08SEP05	MS5050
P19 - Pier Head - Cure & Strip Falsework 24 24NOV05 21DEC05 09SEP05 08OCT05	W85055
P20 - Backfill & Remove Temporary Works 4 03SEP05A 200CT05 03SEP05A 04JUL08	
P20 - 3rd. Site Access from ENT Contractor 0 210CT05* 05JUL08	
P20 - Pier Hammer Head 18 200CT05 09NOV05 21SEP05 130CT05	MS5105
P20 - Pier Insitu Deck Segment 48 10NOV05 06JAN06 14OCT05 08DEC05	MS5110
P20 - Pier Head - Cure & Strip Falsework 24 07JAN06 07FEB06 09DEC05 07JAN06	MS5/15
P21 - Pier Hammer Head 18 200CT05 09NOV05 080CT05 290CT05	MS5165
	MS5170
	5 9215SW
MS5210	
12 200CT05 02NOV05 20FEB06 04MAR06	MS5225

Activity	Activity	Orig.	Early	Early	Late	Late	OCT NOV	DEC	JAN
0	Description	Durn.	Start	Finish	Start	Finish	31 7	21 28 5 12 19 26 2 9	16 23
t Grade	At Grade Works - Butterfly Valley								
emborarv	Temporary Traffic Management Schemes								
OT1040	TTA Butterfly Valley (CCR-S6) - Implementation	528*	07FEB04A	05NOV05	07FEB04A	200CT05	QT1040		
OT2000	TTMS MainLine Deck@ CC Rd E/B-Prepare for Review	12	220CT05	04NOV05	19APR05	03MAY05	QT2000		
OT2010	TTMS MainLine Deck@ CC Rd E/B - CRE Endorsement	9	23NOV05	29NOV05	20JUL05	26JUL05		QT2010	
10000	TTMS Mainline Deck@ CC Rd F/B - Roadworks Advice	12	30NOV05	13DEC05	27JUL05	09AUG05		QT2020	
012020	TTMS MainLine Deck@ CC Rd E/B - Site Preparation	9	14DEC05	20DEC05	10AUG05	16AUG05		QT2030	
000713		18	200CT05	09NOV05	12APR05	03MAY05	QT2100	0	
QT2100	TTMS Slip RdD Deck@ CC Rd E/B-Prepare tor review	0 4	23NOV05	20VOV05	17AUG05	23AUG05		QT2110	
QT2110	TTMS Slip Rd D Deck@ CC Rd E/B - CRE Endorsement	0	0000007	0000000				OT2120	
QT2120	TTMS Slip RdD Deck@ CC Rd E/B - Roadworks Advice	12	30NOV05	13DEC05	24AUG05	15CEPOS		012130	
QT2130	TTMS Slip RdD Deck@ CC Rd E/B - Site Preparation	20	16/16/05	ZZDECUS	089EF03	10000			
arthworks	Earthworks & Slope Works - CCR-S6								
QE1300	Slope CCR-S6 - Slope Finishes	75	04MAR05A	05NOV05	04MAR05A	200CT05	0E1300		
U	& Roadworks								
	WSD Acces Road - Divert Junction to Clear P16/L	9	220CT05	280CT05	25MAR05	31MAR05	QR1040		
OR1060	WSD Access Road - Permanent C/Way P18 to P19	36	22DEC05	07FEB06	100CT05	21NOV05		QR1060	
andana	Morke								-
Lariuscape voins	Landeranina - Solitina & Plantina on Slope CCR-S6	75	*20VOV70	07FEB06	210CT05	18JAN06	QX1020		
1070177									
laguet -	Viaduct - Slip Noau C								
Substructure	ure		a or nor a	CONCINE	24 CEDOEA	SA IL IL AG	CS1130		
CS1130	Abutment C - Backfill & Remove Temporary Works	4	21SEP05A	5000100	ZISEPUSA	24JULU0	Control Incontrol		
CS1265	C2 - Install Bearings	e	270CT05	290CT05	20JUL05	22JUL05	C071.00		
CS1325	C3 - Install Bearings	9	200CT05	260CT05	16JUL05	22JUL05	CS1325		
CS1380	C4 - Pier Head	12	200CT05	02NOV05	30JUN05	14JUL05	CS1380		
CS1432	C5/R - Install Sheet Temporary Piles	5	190CT05A	220CT05	190CT05A	22APR05	CS1432		
CS1435	C5/R - Excavate, Strut & Break Down Piles	12	240CT05	05NOV05	23APR05	07MAY05	CS1435		
CS1436	C5/R - Pile Cap & Pier Kicker	12	07NOV05	19NOV05	09MAY05	21MAY05		CS1436	
CS1437	C5/R - Backfill & Remove Temporary Works	9	21NOV05	26NOV05	23MAY05	28MAY05		CS1437	
CS1438	C5/R - Pier	9	28NOV05	03DEC05	30MAY05	04JUN05		CS1438	
CS1440	C5/L - C5/R Portal	24	05DEC05	03JAN06	06JUN05	05JUL05			
CS1445	C5/L - C5/R Portal - Cure & Strike Form/Falsewk	14	04JAN06	19JAN06	06JUL05	21JUL05			CS1445
CS1551	C6/R & C6/L - Portal Frame - Cure & Strike F/wk	14	06SEP05A	220CT05	06SEP05A	20JUN05	CS1551		
Start Date		P3 File : LU25				0,	Sheet 12 of 20		
Finish Date	04JUL08 200CT05	Hig	hways Del	partment C	Contract No	Highways Department Contract No. HY/2003/01	11		
			3 mc	nonth Rollin Erom 20 Oc	3 month Rolling Programme Erom 20 October 2005	ime			
				No No IIIIII	The second secon				

2000005         18JUL05           11N0V055         04JUL05           30N0V055         18JUL05           30N0V055         05JUL055           30N0V05         18JUL055           30N0V05         18JUL055           30N0V05         18JUL055           30N0V05         18JUL055           25DEC05         05JUL055           27JAN06         15AUG05           27JUN08         15AUG05           15DEC05         25OCT05           03DEC05         25JUN08           03DEC05         27JUN08           03DEC05         25OCT055           31OCT05         19JUN08           07NOV05         24OCT055           07NOV05         24OCT055           04NOV05         24OCT055           04NOV05         26SEP055           05JNU05         05JUL055           04NOV05         26SEP055           05JNOV05         05JUL055           05JN	DOUTTOE 1800TOEA
Involution         Involut	180CT05A 280CT05 180CT05A
3000005         233UL05         04AUG05         0116         051640         051660 <th0< th="">         051660         051660</th0<>	11NOV03 0430L03 16NOV05 18.IUL05
29DEC05         G6AUG05         O1SEP05         D110         D01110         D01115           27JAN06         125EP05         238EP05         238EP05 </td <td>30NOV05 22JUL05</td>	30NOV05 22JUL05
27.JANU6         125EPC5         235EPC5         235EPC5         235EPC5         235EPC5         235EPC5         235EPC5         235EPC5         235EPC5         237C         001110           12DEC05         250CT05         01N0V05         27AUG65         27AUG65         27AUG65         2001130         001135           13DEC05         01SEP05         038EP05         0310005         27AUG65         0310115         001135         001135           13DEC05         01SE005         0310005         231U008         041U08         041U08         041U08         01130         01135         01135         01135         01135         01135         01135         01135         01135         01135         01135         01135         01135         01135         01135         01135         01135         01135         011135         011135         011135         011135         011125         011125         011125         011135         011125         011125         011125         011135         011125         011125         011135         011135         011125         011125         011125         011125         011135         011135         011135         011135         011135         011135         011135         011135         011135	29DEC05 05AUG05
271AN06         125EP05         235EP05         235EP05         235EP05         235EP05         23001110           12DEC05         260C705         01NV005         20NU005         20NU005         20NU005         20N1110           12DEC05         250C705         01NV005         085EP05         01N0V05         0001135           13DEC05         01N0V05         04NU05         04NU05         04NU05         04NU05           250C705         21JU008         04JU06         13JU05         04JU05         13JU05           250C705         21JU005         23JU005         13JU05         04JU05         11JU06           250C705         21JU005         23JU005         13JU05         11JU06         11JU06           250C705         23JU005         13JU05         01/17220         11/17200           07NOV05         240C705         28JU05         04JU05         11/17200           11JU006         27JU005         07FE006         04NU05         11/17200           07NOV05         240C705         280U05         100V05         11/17200           07NOV05         240C705         280U05         100V05         11/17200           07NOV05         240C705         280U05         100V05	
28NOV05         15AUG05         20AUG05         20AUG05 <t< td=""><td>12SEP05</td></t<>	12SEP05
12DEC06         250CT05         01N0V05         0001137           03DEC05         27AUG05         27AUG05         27AUG05         27AUG05           15DEC05         01SEP05         08SEP05         08SEP05         001137           15DEC05         01SEP05         08SEP05         001137           15DEC05         21JUN08         04N0V05         04N0V05           250CT05         21JUN08         04JUL08         04JUL05           13JUN08         04JUL05         13JUL05         13JUL05           250CT05         13JUN08         04JUL05         13JUL05           250CT05         13JUL05         13JUL05         14JUL05           250UL05         25JUL05         25JUL05         25JUL05           28N0V05         200UL05         25JUL05         25JUL05           28N0V05         200UL05         25JUL05         25APR05           040V005         200UL05         25APR05         040V055           10DEC05         04N0V05         11N0V055         11N0V055           05JAN06         29AUG05         10SEP05         11N0V055           05JAN06         29AUG05         11N0V055         11N0V055           05JAN06         29AUG05         03UL055	26NOV05 15AUG05
000000000000000000000000000000000000	250CT05
15DECC5         01SEP05         08SEP05         0         0100/05         03SEP05         0300000         0300000         03000	03DEC05 22AUG05
19DECOS         02NOV05         04NOV05         25JUN08         04JUL08         25JUN08         04JUL08         25JUN08         04JUL08         04JUL08         04JUL08         13JUL05         1172/10         172/10	15DEC05 01SEP05
ZEOCTOE         2-JUNOB         2-BJUN0B         LTZ120           01NOV05         21JUN0B         04JUL0B         04JUL0B           02NOV05         13JUN0B         04JUL0B         04JUL0B           1250CT05         18JUN0B         04JUL0B         13JUL0B           131UL05         13JUL05         13JUL05         13JUL05           11JUL06         27JUL05         04NUL05         13JUL05           11JUL06         27JUL05         07FEB06         1172210           04NOV05         28NOV05         26JUL05         04NOV05           11JUL06         27JUL05         07FEB06         1172230           04NOV05         26JUL05         04NOV05         1177230           04NOV05         27JUL05         07FEB06         1172230           04NOV05         27JUL05         04NOV05         11NOV05           05JAN06         28NOV05         28NOV05         11NOV05           05JAN06         28NOV05         04NUL05         11NOV05           02NOV05         28SEP05A         13JUN05         11NOV05           02NOV05         28SEP05A         13JUN05         11NOV05           02NOV05         28SEP05A         13JUN05         110N05           <	19DEC05 02NOV05
Z50CT05         Z1JUN08         Z6JUN08         LT7120           01N0V05         27JUN08         04JUL08         04JUL08           02N0V05         19JUN08         04JUL08         13JUL05           250CT05         08JUL05         13JUL05         13JUL05           250CT05         08JUL05         13JUL05         13JUL05           250CT05         08JUL05         13JUL05         14JUL05           27JUL05         26JUL05         26JUL05         14JUL05           27JUL05         26JUL05         26JUL05         26JUL05           0410L05         24JUL05         25APR05         12PPR05           0410L05         24OCT05         26JUL05         24NOV05           0410L05         24OCT05         26OCT05         04NOV05           04DEC05         05NOV05         26SEP05A         11NOV05           05JAN06         29JUL05         05JUL05         04JUL06           05JAN05         26SEP05A         18JUN05         04JUL05           02NOV05         26SEP05A         18JUN05         04JUL05           02NOV05         26SEP05A         18JUN05         04JUL05           02NOV05         26SEP05A         18JUN05         04JUL05	
Z5CCT05         Z1JUN08         Z6JUN08         Z6JUL05         I3JUL05         I3JUL05         Z6JUL05         Z6JUL05 <t< td=""><td></td></t<>	
01NOVOS         27JUN08         04JUL08         04JUL08         04JUL08           25OCTO5         08JUL05         13JUL05         13JUL05         13JUL05           31OCT05         08JUL05         13JUL05         13JUL05         13JUL05           31OCT05         08JUL05         13JUL05         13JUL05         13JUL05           07NOV05         20JUL05         26JUL05         26JUL05         26JUL05           07NOV05         20JUL05         26JUL05         26JUL05         26JUL05           04NOV05         12APR05         25APR05         26OCT05         24OCT05         24OCT05           04DEC05         05NOV05         24OCT05         29OCT05         04NOV05         11NOV05           04DEC05         05NOV05         10NO05         11NOV05         11NOV05         11NOV05           05JAN06         29JUL05         08JUL05         10SEP05         11NOV05         11NOV05           05JN0V05         26SEP05A         13JUN05         11NOV05         11NOV05         11NOV05           02NOV05         27JUN08         04JUL05         03JUL05         22JUL065         22JUL065           22NOV05         27JUL06         04JUL08         04JUL08         11S135         11S135 </td <td>250CT05 21JUN08</td>	250CT05 21JUN08
02NOV05         19JUN08         04JUL08         14JUL05         13JUL05         14JUL05         13JUL05         14JUL05         13JUL05         14JUL05         13JUL05         14JUL05         13JUL05         14JUL05         13JUL05         25APR05         26APR05         26APR05 <t< td=""><td>01NOV05 27JUN08</td></t<>	01NOV05 27JUN08
250CT05         08JUL05         13JUL05         13JUL05         13JUL05         13JUL05           310CT05         14JUL05         19JUL05         19JUL05         19JUL05         19JUL05           07N0V05         20JUL05         26JUL05         19JUL05         19JUL05         19JUL05           11JUL06         27JUL05         07FEB06         19JUL05         07FEB06         19JUL05           04N0V05         22APR05         25APR05         25APR05         25APR05         26AU005           28N0V05         24OCT05         29OCT05         29OCT05         29OCT05         29OCT05           04DEC05         30OCT05         29OCT05         11NOV05         11NOV05         11NOV05           05JAN06         29AUG05         10SEP05         10SEP05         10SEP05         10SEP05           05JAN06         26SEP05A         18JUN05         10SUU05         25JUL05         08JUL05           02NOV05         26SEP05A         18JUN05         04JUL065         10SUU065         10SUU065           02NOV05         27JUN08         04JUL08         04JUL08         04JUL08         04JUL08           02NOV05         02JUL08         04JUL08         04JUL08         04JUL08         04JUL08	02NOV05 19JUN08
310CT05         14JUL05         19JUL05         19JUL05         19JUL05         19JUL05         26JUL05         26SUL05         26SUL05         26SUL05         26SUL05         26SUL05         26SUL05         26SUL05         26JUL05         <	250CT05 08JUL05
07NOV05         20JUL05         28JUL05         28JUL05         28JUL05         07FEB06           11JUL06         27JUL05         07FEB06         0         07FEB06         0           04NOV05         12APR05         25APR05         25APR05         25APR05         25APR05           28NOV05         24OCT05         29OCT05         04NOV05         11NOV05         04NOV05           04DEC05         30OCT05         29OL005         11NOV05         04NOV05         11NOV05           05JAN06         29AUG05         10SEP05         10SEP06         10SUN05         10SEP06           05JAN05         29AUG05         10SUU05         10SUU05         10SUU05         10SUU05           05JUN06         02JUL05         08JUL05         03JUL05         03JUL05         10SUU065           21NOV05         02JUL08         04JUL08         04JUL08         10SUU065         22JUN08           220CT05         02JUL08         04JUL08         04JUL08         04JUL065         10SUU065           220CT05         02JUL08         04JUL08         04JUL055         10SUL055         10SUL065	310CT05 14JUL05
11JUL06         27JUL06         07FEB06           04NOV05         12APR05         25APR05           28NOV05         12APR05         25APR05           28NOV05         24OCT05         29OCT05           28NOV05         24OCT05         29OCT05           300CT05         04NOV05         11NOV05           04DEC05         05NOV05         11NOV05           05JAN06         29AUG05         11NOV05           05JAN06         29AUG05         13JUN05           05JAN06         26SEP05A         18JUN05           02NOV05         26SEP05A         18JUN05           02NOV05         26SEP05A         18JUN05           02NOV05         27JUN08         04JUL08           02NOV05         27JUN08         04JUL08           22OCT05         02JUL08         04JUL08           22OCT05         02JUL08         04JUL08           22OCT05         02JUL08         04JUL08	07NOV05 20JUL05
04NOV05         12APR05         25APR05           28NOV05         24OCT05         29OCT05           28NOV05         24OCT05         29OCT05           04DEC05         300CT05         04NOV05           10DEC05         05NOV05         11NOV05           05JAN06         29AUG05         11NOV05           05JAN06         29AUG05         13JUN05           02NOV05         26SEP05A         18JUN05           02NOV05         26SEP05A         18JUN05           02NOV05         25SJUL05         08JUL05           02NOV05         27JUN08         04JUL08           02NOV05         27JUN08         04JUL08           02NOV05         27JUN08         04JUL08           220CT05         02JUL08         04JUL08           220CT05         02JUL08         04JUL08	11JUL06 27JUL05
28NOV05         24OCT05         29OCT05         29OCT05         29OCT05         20OCT05         29OCT05         20OCT05         21NOV05         21NOV05         26SEP05A         11NOV05         10SI0         LP1300         LP1300         21NOV05         22JUL05         08JUL05         0AJUL05         0AJUL08         0	04NOV05 12APR05
04DEC05         300CT05         04NOV05         11NOV05         11NOV05         11NOV05         11NOV05         11NOV05         03JUL05         03JUL05         03JUL05         04JUL06         04JUL08         04JUL08 <t< td=""><td>28NOV05 24OCT05</td></t<>	28NOV05 24OCT05
10DEC05         05NOV05         11NOV05           05JAN06         29AUG05         10SEP05           05JAN06         29AUG05         10SEP05           02NOV05         26SEP05A         18JUN05           02NOV05         26SEP05A         18JUN05           02NOV05         26SEP05A         18JUN05           02NOV05         26SEP05A         18JUN05           02NOV05         22SUL05         08JUL05           02NOV05         27JUN08         04JUL08           02NOV05         02JUL08         04JUL08           22OCT05         02JUL08         04JUL08           29OCT05         02JUL08         04JUL08	04DEC05 30OCT05
05JAN06         29AUG05         10SEP05         10SEP05         10SU05         10S	10DEC05 05NOV05
02NOV05         26SEP05A         18JUN05         18JUN05           21NOV05         22JUL05         08JUL05         08JUL05           02NOV05         22JUL05         08JUL05         04JUL08           02NOV05         27JUN08         04JUL08         18JUN08           22OCT05         02JUL08         04JUL08         151185           22OCT05         02JUL08         04JUL08         151185	05JAN06 29AUG05
02NOV05         26SEP05A         18JUN05           21NOV05         26SLP05A         18JUN05           21NOV05         02JUL05         08JUL05           02NOV05         27JUN08         04JUL08           02NOV05         27JUN08         04JUL08           22OCT05         02JUL08         04JUL08           29OCT05         02JUL08         04JUL08	
21NOV05         02JUL05         08JUL05         08JUL05           02NOV05         27JUN08         04JUL08         04JUL08           22OCT05         02JUL08         04JUL08         04JUL08           29OCT05         02JUL08         04JUL08         04JUL08	02NOV05 26SEP05A
02NOV05 27JUN08 04JUL08	21NOV05 02JUL05
02NOV05 27JUN08 04JUL08 LS1135 22OCT05 02JUL08 04JUL08 LS1135 29OCT05 02JUL08 04JUL08	
220CT05 02JUL08 04JUL08 290CT05 02JUL08 04JUL08	02NOV05 27JUN08
290CT05 02JUL08 04JUL08	220CT05 02JUL08
	290CT05 02JUL08
	From 20 October 2005

(HADAN	0119.							0	JAN
Description	Durn.	Start	Finish	Start	Finish	31 7	21 28 5	12 19 26	2 9 16
D13 - Install Bearings	3	27OCT05	290CT05	10SEP05	13SEP05	LS1235			
D14 - Install Sheet Temporary Piles	9	22NOV05	28NOV05	09JUL05	15JUL05		LS1240		
D14 - Excavate, Strut & Break Down Piles	18	29NOV05	19DEC05	16JUL05	05AUG05			LS1250	
D14 - Pile Cap & Pier Kicker	12	20DEC05	04JAN06	06AUG05	19AUG05			Ì	LS1260
D14 - Backfill & Remove Temporary Works	3	05JAN06	07JAN06	20AUG05	23AUG05				LS1270
D14 - Pier (incl. Pier Head)	12	09JAN06	21JAN06	24AUG05	06SEP05			<u> </u>	LS1280
Abutment DA2 - Remove Existig Rockfall Fence	3	200CT05	220CT05	04APR05	07APR05	LS1286			
Abutment DA2 - Remove Existing Footpath	9	240CT05	290CT05	08APR05	14APR05	LS1287			
Abutment DA2 - Re-instate Rockfall Fence	3	310CT05	02NOV05	15APR05	18APR05	LS1288			
Abutment DA2 - Utility Trial Trenches	0	310CT05	02NOV05	15APR05	18APR05	LS1290			
Abutment DA2 - Excavation in Rock for Footing	24	03NOV05	30NOV05	19APR05	17MAY05		LS1310	0	
Abutment DA2 - Mass Concrete Fill Under Footing	12	01DEC05	14DEC05	18MAY05	31MAY05			LS1320	
Abutment DA2 - Footing	18	15DEC05	06JAN06	01JUN05	22JUN05				LS1330
Abutment DA2 - Bearing Shelf & Walls	24	07JAN06	07FEB06	23JUN05	21JUL05			LS1	LS1340
East Bound - Substructure									
Abutment CA1 - Install Bearings	9	27OCT05	02NOV05	27JUN08	04JUL08	LS2050			
C11 - Install Bearings	9	200CT05	26OCT05	27JUN08	04JUL08	LS2105			
C12 - Install Bearings	9	200CT05	26OCT05	27JUN08	04JUL08	LS2155			
C13 - Install Bearings	9	200CT05	26OCT05	10AUG05	16AUG05	LS2205			
C14 - Excavate for Footing	12	05DEC05	17DEC05	16JUN05	29JUN05			LS2220	
C14 - Footing & Pier Kicker	12	19DEC05	03JAN06	30JUN05	14JUL05				HLS2230
C14 - Backfill & Remove Temporary Works	4	04JAN06	07JAN06	15JUL05	19JUL05				LS2240
C14 - Pier (incl. Pier Head)	18	09JAN06	28JAN06	20JUL05	09AUG05			-	\$2250
Abutment CA2 - Excavation in Rock for Footing	12	05DEC05	17DEC05	14JUN05	27JUN05			LS2260	
Abutment CA2 - Footing	12	19DEC05	03JAN06	28JUN05	12JUL05				LS2270
Abutment CA2 - Bearing Shelf & Walls	24	04JAN06	03FEB06	13JUL05	09AUG05			LS2280	0
West Bound - Insitu Deck									
Lai Wan O/pass W/B - Span St. 2 - Soffit	24	22JUN05A	210CT05	22JUN05A	06SEP05	LD1014			
Lai Wan O/pass W/B - Span St. 2 - 1st. Pour	36	26SEP05A	18NOV05	26SEP05A	06OCT05		LD1016		
Lai Wan O/pass W/B - Span St. 2 - 2nd. Pour	24	19NOV05	16DEC05	07OCT05	04NOV05			LD1018	
Lai Wan O/pass W/B - Span St. 2 - Stressing	9	17DEC05	23DEC05	05NOV05	11NOV05			LD1019	6
Lai Wan O/pass W/B - Demolish F/p for Stage 3	24	200CT05	16NOV05	03AUG05	30AUG05		LD/1040		
23SEP03 P3 F	P3 File : LU25				S	Sheet 15 of 20			
2000705	Hig	hways Dep Route 3 mo	epartment C ute 8 - Lai Ch nonth Rollin	s Department Contract No. HY Route 8 - Lai Chi Kok Viaduct 3 month Rolling Programme	Highways Department Contract No. HY/2003/01 Route 8 - Lai Chi Kok Viaduct 3 month Rolling Programme	-	2	SIS	0
			Carte and a second	TELEVISION OF LAND					

Activity	Activity	Orig.	Early	Early	Alba	rale	NON	
Q	Description	Durn.	Start	Finish	Start	Finish	21 28 5	12 19 26 2 9 16 23
Bound	East Bound - Insitu Deck							
LD2016	Lai Wan O/Pass E/B - Span St.2 - 1st. Pour	36	12SEP05A	16NOV05	12SEP05A	06SEP05	LD2016	
LD2018	Lai Wan O/Pass E/B - Span St.2 - 2nd Pour	24	17NOV05	14DEC05	07SEP05	06OCT05		LD2018
LD2019	Lai Wan O/Pass E/B - Span St.2 - Stressing	9	15DEC05	21DEC05	07OCT05	140CT05		LD2019
LD2050	Lai Wan O/Pass E/B - Span St.3 - Ground Prep	18	18JAN06	10FEB06	27JUL05	16AUG05		LD2050
Grade	At Grade Works - Ching Cheung Road at LCK Park	Irk						
nporary	Temporary Traffic Management Schemes							
NT2050	2nd. TTMS CC Rd (E/B C/Way) - Prepare for Review	12	23NOV05	06DEC05	11MAY05	24MAY05	NT2050	050
NT2060	2nd. TTMS CC Rd (E/B C/Way) - CRE Endorsement	9	21DEC05	26DEC05	190CT06	24OCT06		NT2060
NT2070	2nd. TTMS CC Rd (E/B C/Way) - Roadworks Advice	9	27DEC05	01JAN06	25OCT06	300CT06		NT2070
NT2080	2nd. TTMS CC Rd (E/B C/Way) - Site Preparation	9	03JAN06	09/JAN06	310CT06	06NOV06		NT2080
aining V	Retaining Wall CCR-R1 West Bound							
NW1030	W/B Ret. Wall CCR-R1A East - Excavate	48	24JUN05A	270CT05	24JUN05A	30JUN05	NW1030	
NW1040	W/B Ret. Wall CCR-R1A East - Bases	48	04JUL05A	17NOV05	04JUL05A	22JUL05	NW1040	
NW1050	W/B Ret. Wall CCR-R1A East - Walls	72	13JUL05A	15DEC05	13JUL05A	19AUG05		NW1050
NW1060	W/B Ret. Wall CCR-R1A East - B/fill & Remove T/W	36	02DEC05	14JAN06	06AUG05	16SEP05		NW106D
NW1120	W/B Ret. Wall CCR-R1B - Excavate	15	07NOV05	23NOV05	09APR05	26APR05	NW1120	
NW1130	W/B Ret. Wall CCR-R1B - Bases	24	24NOV05	21DEC05	16APR05	14MAY05		NW1130
NW1140	W/B Ret. Wall CCR-R1B - Walls	36	22DEC05	07FEB06	16MAY05	27JUN05		NW1140
NW1200	W/B Ret. Wall CCR-R1A West - Excavate	15	200CT05	05NOV05	11MAR05	28MAR05	NW1200	
NW1210	W/B Ret. Wall CCR-R1A West - Bases	24	270CT05	23NOV05	18MAR05	15APR05	NW1210	
NW1220	W/B Ret. Wall CCR-R1A West - Walls	36	10NOV05	21DEC05	01APR05	14MAY05		NW1220
NW1230	W/B Ret. Wall CCR-R1A West - B/fill Behind Wall	12	22DEC05	06JAN06	13JUL05	26JUL05		NW1230
aining V	Retaining Wall CCR-R1 East Bound							
NW2065	W/B Ret. Wall CCR-R1C (Bays 3 & 4) -Backfill	24	30MAY05A	220CT05	30MAY05A	05JUL05	NW2065	
NW2070	W/B Ret. Wall CCR-R1C - Parapets on Wall	48	21NOV05	17JAN06	03AUG05	28SEP05		NW2070
NW2140	W/B Ret. Wall CCR-R1D - Walls	72	25JAN05A	00NON05	25JAN05A	13SEP05	NW2140	
NW2150	W/B Ret. Wall CCR-R1D -Backfill Behind Wall	24	30MAY05A	23NOV05	30MAY05A	28SEP05	NW2150	
NW2160	W/B Ret. Wall CCR-R1D -Parapets on Wall	60	18JAN06	31MAR06	29SEP05	09DEC05		NW2160
NW2240	W/B Ret. Wall CCR-R1E - Parapets on Wall	24	240CT05	19NOV05	06JUL05	02AUG05	NW2240	
<b>Drainage Works</b>	Vorks							
NA2010	C.C. Rd. W/B in New C/way - S/water Drainage E3	75	16JAN06	17APR06	26SEP05	23DEC05		NA2010
NA3000	C.C. Rd. E/B in New C/way - Stormwater Drainage	75	24NOV05	24FEB06	24JAN06	25APR06	NA3000	  
Start Date Finish Date Data Date	23355P03 P3 File	P3 File : LU25 Higl	Iways Dep Route	artment C s 8 - Lai Cł	s Department Contract No. H) Route 8 - Lai Chi Kok Viaduct	(/2003/	Sheet 16 of 20 01	CSO C
			3 mo	From 20 Oc	3 month Rolling Programme From 20 October 2005	me		
								4

DEC JAN 3 5 12 19 26 2 9 16 23 3					20			RE1630	RE1810	ZRE1820		RE1840	-36.	RE2000	1 RE2050	RE2100		RE1720B			RE1550	RE1650		RE1250A			RE1560	RE1270		RE1670			RW1220	<b>SCSO</b>
OCT NOV 0CT 14 21 28			RE1700	RE1710	RE1720	RE1710A	RE1720A				RE1830		RE1850				RE1630B		RE1235	RE1235A			RE1250		RE1257	RE1260A			RE1665			RW1200		01 01 N
Late Finish			14OCT06	300CT06	13NOV06	300CT06	13NOV06	04JUL08	03AUG06	04JUL08	03OCT05	31AUG06	29SEP06	280CT05	02JUN06	24JUL06	230CT06	13NOV06	29APR05	250CT05	26JUL06	10AUG06	21MAY05	31AUG06	04JUL08	21SEP06	21SEP06	13JUN05	07SEP06	07OCT06		28FEB05	28MAR05	s HY/2003/0 Lct Te
Start			09OCT06	16OCT06	31OCT06	16OCT06	310CT06	08MAY08	22AUG05A	08MAY08	08AUG05A	15JUL06	04AUG06	29SEP05	06MAY06	03JUN06	05SEP05A	30SEP06	10AUG05A	10AUG05A	23MAY06	30SEP05A	30APR05	11AUG06	12OCT05A	170CT05A	27JUL06	23MAY05	11AUG06	08SEP06		04APR05A	01MAR05	s Department Contract No. HY Route 8 - Lai Chi Kok Viaduct 3 month Rolling Programme From 20 October 2005
Finish			26OCT05	09NOV05	23NOV05	02NOV05	16NOV05	14DEC05	29NOV05	28DEC05	220CT05	28DEC05	26JAN06	07DEC05	29DEC05	21FEB06	02NOV05	30NOV05	220CT05	220CT05	24DEC05	10JAN06	12NOV05	03FEB06	210CT05	280CT05	24FEB06	03DEC05	16NOV05	10FEB06		11NOV05	09DEC05	rtment Co 8 - Lai Chi th Rolling m 20 Octo
Start			200CT05*	270CT05	10NOV05	200CT05	03NOV05	200CT05	22AUG05A	02NOV05	08AUG05A	11NOV05	30NOV05	10NOV05	01DEC05	30DEC05	05SEP05A	200CT05	10AUG05A	10AUG05A	240CT05	30SEP05A	240CT05	11JAN06	120CT05A	17OCT05A	27DEC05	14NOV05	200CT05	11JAN06		04APR05A	12NOV05	<ul> <li><sup>125</sup> Sh</li> <li><sup>125</sup> Highways Department Contract No. HY/2003/01</li> <li><sup>121</sup> Route 8 - Lai Chi Kok Viaduct</li> <li><sup>3</sup> month Rolling Programme</li> <li><sup>3</sup> From 20 October 2005</li> </ul>
Durn.	on		9	12	12	12	12	48	48	48	36	48	48	24	24	42	24	36	18	12	54	24	18	18	9	12	48	18	24	24		36	24	: LU25 High
Activity Description	At Grade Work - Ching Cheung Road - Main Section	Earthworks & Slope Works - CCR-S1, S2 & S3	Slope CCR-S1E - Finish Seed & Planting +62.3mPD	Slope CCR-S1E - Finish Seed & Planting +54.8mPD	Slope CCR-S1E - Finish Seed & Planting +47.3mPD	Slope CCR-S1C- Finish Seed & Planting +54.9mPD	Slope CCR-S1C - Finish Seed & Planting +47.3mPD	Slope CCR-S1E&C - Drainage to level +39.8mPD	Slope CCR-S1E&C - Rock Stabilisation to +32.3mPD	Slope CCR-S1E&C - Drainage to Level +32.3mPD	Slope CCR-S1E&C -Excavate Rock to Level +25.4mPD	Slope CCR-S1E&C- Rock Stabilisation to +25.4mPD	Slope CCR-S1E&C - Drainage to Level +25.4mPD	Slope CCR-S2 -Excavate Rock to Formation	Slope CCR-S2 - Rock Stabilisation	Slope CCR-S2 - Drainage	Slope CCR-S1W - Drainage to Levell +39.95mPD	Slope CCR-S1W - Seed & Planting to +39.95mPD	Slope CCR-S1W - Bulk Excavate to Level +24.9mPD	Slope CCR-S1W -Detailed Excavate to Level +24.9m	Slope CCR-S1W - Rock Stabilisation to 24.9mPD	Slope CCR-S1W - Drainage to Level +24.9mPD	Slope CCR-S1W - Bulk Excavate to Level +19.0mPD	Slope CCR-S1W -Detailed Excavate to Level +19.0m	Slope CCR-S1W -Platform for Soil Nail R. 1 & 2	Slope CCR-S1W - Soil Nails (R. 1 & 2) Working	Slope CCR-S1W - Rock Stabilisation to 19.0mPD	Slope CCR-S1W - Excavate to Lai Wan Road O/pass	Slope CCR-S1W - Seed & Planting to +32.4mPD	Slope CCR-S1W - Seed & Planting to +24.9mPD	Retaining Wall CCR-R2 (Value Engineering Design)	Ch 02.13 to 41.71 -Excavate & Rock Stabilisation	Ch 02.13 to 41.71 - Mass Concrete Facing Wall	233EP03 P3 File : LU25 04JUL08 200CT05 HI
Activity	At Grade	Earthworks	RE1700	RE1710	RE1720	RE1710A	RE1720A	RE1630	RE1810	RE1820	RE1830	RE1840	RE1850	RE2000	RE2050	RE2100	RE1630B	RE1720B	RE1235	RE1235A	RE1550	RE1650	RE1250	RE1250A	RE1257	RE1260A	RE1560	RE1270	RE1665	RE1670	Retaining V	RW1200	RW1220	Start Date Finish Date Data Date

ID RW1230 C RW1240 C RW1300 C	·····	100	1/10-	-			DCT NOV	IAN
	Description	Durn.	Start	Finish	Start	Finish	31 7 14 21 28 5 12 19 26 2	9 16 23
	Ch 02.13 to 41.71 - Retaining Wall Base Slabs	12	10DEC05	23DEC05	29MAR05	12APR05	RW1230	
	Ch 02.13 to 41.71 - Retaining Wall Stem & Coping	27	24DEC05	26JAN06	13APR05	14MAY05	RW1240	
	Ch 50.71 to 78.27 -Excavate & Rock Stabilisation	24	200CT05	16NOV05	24NOV05	21DEC05	RW1300	
RW1320 C	Ch 50.71 to 78.27 - Mass Concrete Facing Wall	27	17NOV05	17DEC05	22DEC05	24JAN06	RW1320	
RW1330 C	Ch 50.71 to 78.27 - Retaining Wall Base Slabs	12	19DEC05	03JAN06	25JAN06	10FEB06	2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	V1330
RW1340 C	Ch 50.71 to 78.27 - Retaining Wall Stem & Coping	24	04JAN06	03FEB06	11FEB06	10MAR06	RW1340	
RW1400 C	Ch 00.00 to 02.13 -Excavate & Rock Stabilisation	12	17NOV05	30NOV05	04MAR06	17MAR06	RW1400	
RW1420 C	Ch 00.00 to 02.13 - Mass Concrete Facing Wall	9	01DEC05	07DEC05	18MAR06	24MAR06	RW1420	
RW1430 C	Ch 00.00 to 02.13 - Retaining Wall Base Slabs	9	08DEC05	14DEC05	25MAR06	31MAR06		
	Ch 00.00 to 02.13 - Retaining Wall Stem & Coping	16	15DEC05	04JAN06	01APR06	20APR06		RW1440
W bu	Retaining Wall CCR-R3 Type D, E & F							
RW2065 R	Ret. Wall CCR-R3E - Erect Noise Barriers	12	200CT05	02NOV05	20MAY05	02JUN05	RW2065	
	Ret. Wall CCR-R3E - Break Down Top of Piles	24	200CT05	16NOV05	20MAY05	17JUN05	RW2070	
RW2090 R	Ret. Wall CCR-R3E - Capping beam	24	27OCT05	23NOV05	27MAY05	24JUN05	RW2090	
RW2110 R	Ret. Wall CCR-R3E - Stem Walls	24	21NOV05	17DEC05	22JUN05	20JUL05	RW2110	
RW2165 R	Ret. Wall CCR-R3F - Erect Noise Barriers	12	200CT05	02NOV05	07JUN05	21JUN05	RW2165	
RW2190 R	Ret. Wall CCR-R3F - Break Down Top of Piles	12	200CT05	02NOV05	10JUN05	24JUN05	RW2190	
RW2200 R	Ret. Wall CCR-R3F - Capping beam	12	03NOV05	16NOV05	22JUN05	06JUL05	RW2200	
RW2210 R	Ret. Wall CCR-R3F - Stem Walls	12	17NOV05	30NOV05	07JUL05	20JUL05	RW2210	
RW2550 R	Ret. Wall CCR-R3D - 10No Bored Piles Piles	46	06SEP05A	21NOV05	06SEP05A	17FEB06	RW2550	
RW2560 R	Ret. Wall CCR-R3D - 10No Bored Piles Piles	46	22NOV05	16JAN06	18FEB06	13APR06		RW2560
RW2570 R	Ret. Wall CCR-R3D - Pile Testing	24	03JAN06	02FEB06	30MAR06	27APR06	RW2570	
RW2590 R	Ret. Wall CCR-R3D - Erect Noise Barriers	12	17JAN06	02FEB06	14APR06	27APR06	RW	RW2590
ining Wa	Retaining Wall CCR-R3 Type A							
RW3010 R	Ret. Wall CCR-R3A - Excavation & Blinding	18	01DEC05	21DEC05	15JUN05	06JUL05	RW3010	
RW3020 R	Ret. Wall CCR-R3A - Bases	12	22DEC05	06JAN06	07JUL05	20JUL05		RW3020
RW3030 R	Ret. Wall CCR-R3A - Walls	18	07JAN06	27JAN06	21JUL05	10AUG05	RW3030	
ining Wa	Retaining Wall CCR-R3 Type B							
RW4010 R	Ret. Wall CCR-R3B - Excavation & Blinding	24	01DEC05	29DEC05	22JUN05	20JUL05	RW4010	0
RW4020 R	Ret. Wall CCR-R3B - Bases	24	07JAN06	07FEB06	21JUL05	17AUG05	RW4020	
ining Wa	Retaining Wall CCR-R3 Type C							
RW5010 R	Ret. Wall CCR-R3C - Excavation & Blinding	9	11JAN06	17JAN06	30SEP05	07OCT05		RW5010
Start Date	233EF03 P3 FIIe : LU25	ile : LU25				0	Sheet 18 of 20	
Finish Date Data Date	04JUL08 20OCT05	High	ways Dep Route 3 mo	s Department Contract No. H) Route 8 - Lai Chi Kok Viaduct 3 month Rolling Programme	ontract No ii Kok Viac g Program	(12003)	necso	0
	© Primavera Svstems. Inc.		H	From 20 Oc	20 October 2005		postingajukin subiertan	e e e e e e e e e e e e e e e e e e e

Activity	ACTIVITY	CHa.	Non-Add A V	AL DOWN	De volume	D I I I	and the second s			
QI	Description	Durn.	Start	Finish	Start	Finish	17 24 31	7 14 21 28 5 12	DEC 12 19 26 2	9 16 23
lope Work	Slope Works Above Retaining Walls CCR-R3D, E & F									
RE4205	Slope above CCR-R3E&F -Remove Piling Platform	9	19DEC05	24DEC05	21JUL05	27JUL05			RE4205	
RE4207	Slope above CCR-R3E&F -Excavate Slope	12	27DEC05	10JAN06	28JUL05	10AUG05				RE4207
RE4210	Slope above CCR-R3E&F- Filter - Btm. to 1st Berm	9	11JAN06	17JAN06	11AUG05	17AUG05				RE4210
RE4211	Slope above CCR-R3E&F -Rockfill-Bt'm to 1st Berm	12	18JAN06	03FEB06	18AUG05	31AUG05			œ	RE4211
Earthworks	& Slope Works - CCR-S4									
RE4267	Slope CCR-S4 - Relocate Tem Rock Fence	24	200CT05	16NOV05	12DEC05	10JAN06		RE4267		
RE4268	Slope CCR-S4 - Excavate & Bench Upper Slope	24	17NOV05	14DEC05	11JAN06	10FEB06			RE4268	
RE4280	Slope CCR-S4 - Fill and Compact	24	15DEC05	13JAN06	11FEB06	10MAR06				RE4280
RE4285	Slope CCR-S4 - Form New Access Road at Footpath	24	15DEC05	13JAN06	11FEB06	10MAR06				RE4285
RE4290	Slope CCR-S4 - Upper Slope Drainage	18	14JAN06	07FEB06	04JUL06	24JUL06			RE4290	290
thing Cher	Ching Cheung Road NTMM Retaining Wall A									
RW5990	NNTM Wall A - Excavate to Formation	36	24OCT05	03DEC05	07APR06	19MAY06		RW5990		
RW6000	NNTM Wall A - Bases	12	05DEC05	17DEC05	20MAY06	02JUN06			RW6000	
RW6010	NNTM Wall A - Walls	18	19DEC05	10JAN06	03JUN06	24JUN06				RW6010
RW6020	NNTM Wall A - Drainage & Fill Behind Walls	12	11JAN06	24JAN06	26JUN06	10JUL06			RW6020	
Drainage Works	Vorks									
RR1015	1200 dia. Stormwater Diversion at Pier D4	58	21JUN05A	23NOV05	21JUN05A	04JUL08		RR1015		
Utilities & F	& Roadworks									
RA3070	Ching Cheung Rd. New E/B - Sign Gantry Founds	18	08DEC05	29DEC05	10DEC05	31DEC05			RA3070	
RA4000	Ching Cheung Rd. New E/B Slip Road - E&M +TCSS	75	24OCT05	20JAN06	260CT05	23JAN06				RA4000
RA4030	Ching Cheung Rd. New E/B - N/B Founds Base	75	08DEC05	10MAR06	05MAY06	03AUG06		RA4030	3 4	
RA7000	Lai Wan Road - Watermains & Hydrants FH4 & FH5	24	04JAN06	03FEB06	11FEB06	10MAR06			RA7000	
t Grade	At Grade Works - Butterfly Valley Interchange									
arthworks	Earthworks & Slopeworks - 11NW-A/C26									
PE1010	Slope 11NW-A/C26 - Trim slope	12	01DEC05	14DEC05	11AUG06	24AUG06			PE1010	
PE1015	Slope 11NW-A/C26 - Platform for Soil Nailing	9	15DEC05	21DEC05	25AUG06	31AUG06			PE1015	
PE1017	Slope 11NW-A/C26 - Soil Nails - Test Nail	12	22DEC05	06JAN06	01SEP06	14SEP06				PE1017
PE1020	Slope 11NW-A/C26 - Soil Nails (incl. Testing)	18	07JAN06	27JAN06	15SEP06	07OCT06			PE1020	
Retaining V	Retaining Wall CCR-R5 (Pre-bored "H" Piles)									
PW2150	Ret. Wall CCR-R5 - R.C. Wall CCR-R5A	48	200CT05	30NOV05	05AUG05	15SEP05		PW2150		
PW2220	Ret. Wall CCR-R5 - Coping & Facing to Ret Wall	06	05SEP05A	05JAN06	05SEP05A	080CT05			A	PW2220
Start Date Finish Date Data Date	233EP03 P3 FII	P3 File : LU25 High	ways Dep Route 3 moi	s Department Contract No. HY Route 8 - Lai Chi Kok Viaduct 3 month Rolling Programme	ontract No i Kok Viac	(/2003/	Sheet 19 of 20 01	ne	cso	
			EL.	From 20 Oct	20 October 2005					

JAN	2 9 16 23 3						PK1000	PK1010	PK1020
DEC	5 12 19 26			PW3037	PW3040			PK	PK
2005 NOV	7 14 21 28								
OCT	17 24 31								
Late	Finish	240CT05		31JAN05	04MAY05		25NOV05	23JAN06	23DEC05
Late	Start	24SEP05		02DEC04	01FEB05		290CT05	26NOV05	26NOV05
Early	Finish	19JAN06		16DEC05	20MAR06		06JAN06	07MAR06	07FEB06
Early	Start	21DEC05		200CT05	17DEC05		08DEC05	07JAN06	07JAN06
Orig.	Durn.	24		50	75		24	48	24
	Description	Ret. Wall CCR-R5 - Stage 1 - Fill Behind Wall	Retaining Wall CCR-R6 (Pre-bored "H" Piles)	Ret. Wall CCR-R6 -Temporary Piling Platform	Ret. Wall CCR-R6 - "H" Piles A60-A63 & A1-A23	lip Road C	Kiosk at Slip Rd. C - Structure	Kiosk at Slip Rd. C - Building Finishes	Kiosk at Slip Rd. C - MVAC Installation
Activity	0	PW2040	Retaining V	PW3037	PW3040	Kiosk at Slip Road C	PK1000	PK1010	PK1020

	necso
23SEP03 P3 File : LU25 Sheet 20 of 20	PAULOB Highways Department Contract No. HY/2003/01 200CT05 Route 8 - Lai Chi Kok Viaduct 3 month Rolling Programme From 20 October 2005
Start Date	Finish Date Data Date

APPENDIX M COMPLAINT LOG

## Appendix M - Complaint Log

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
<b>Ref.</b> 40318	Nob Hill	18 March 2004	recently received a public noise complaint about construction noise generated from the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project, near Nob Hill, Lai Chi Kok. KTDO referred the complaint to the Highways Department (HyD) on the same day. HyD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 18 March 2004. The complaint was raised by the Citybase Property Management Ltd. (the management company of Nob Hill) and the Secretarty of Nob Hill Owners Committee (Mr. Kevin Tse) about construction noise generated from the R8-LCKV Project at the work areas near Nob Hill. Mr. Kevin Tse mentioned that residents living in Nob Hill have greatly been affected by the noise impacts generating from the R8- LCKV construction works. He also requested relevant government departments to consider installing noise barrier along Ching Cheung Road and to work out possible measures to minimize the noise nuisances to the residents living in the vicinity.	<ul> <li>Based on the information provided by the ER, the construction activities conducted in the vicinity of Nob Hill in the period between 2 and 18 March 2004 were:</li> <li>Item 1 – Breaking off existing planter and excavate trial trench to expose underground utilities (using one to two backhoes)</li> <li>Item 2 – Erect rock fall fence &amp; forming platform for predrilling (using one backhoe and occasionally one crane lorry)</li> <li>Item 4 – Excavate further to expose all underground utilities (using hand tools)</li> <li>Item 5 – Pre-drilling works (using one drilling rig)</li> <li>Considering the scale of work and the PMEs adopted, the ET believed that the construction noise impact at Nob Hill from the above construction activities of R8-LCKV was not significant.</li> <li>The bored piling work (Item 3) using one crawler crane and one oscillator was started on 19 March 2004, which was two days</li> </ul>	Closed
				<ul> <li>after the issue date of this complaint, so this activity was not considered in this report.</li> <li>According to the EM&amp;A Manuals, Nob Hill was not selected as Noise Monitoring Location (NML) for the Project. Therefore, no direct noise monitoring data could be provided for the complaint investigation. However, there was no noise level exceedance recorded at the nearby NML (NM4 – Mei Foo Sun Chuen, Phase 5) since the commencement of the project according to ET's inventory.</li> <li>During ET's weekly environmental site inspections on 3, 10, 17 March 2004, no serious noise nuisance induced by the Project works was observed at the sites near Nob Hill.</li> <li>Based on the joint site visit with the representative of HyD, IEC, RSS and ET to the Nob Hill on 30 March 2004, the major noise</li> </ul>	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				source at Nob Hill was identified as traffic noise on Ching Cheung Road, which is located very close to this building, especially at or above the Podium Floor (i.e. 5/F).	
				<ul> <li>Based on the information obtained, this noise complaint is not considered due to the construction activities of the Project. Nevertheless, the Contractor was recommended to adopt good site practice to minimize the construction noise, such as:</li> <li>To space out noisy equipment and position it as far away as possible from the sensitive receivers;</li> <li>To avoid concurrent uses of noisy equipment near the sensitive area;</li> <li>To ensure the equipment are maintaining in good operation condition; and</li> <li>To turned off any idle equipment on site.</li> </ul>	
				Adding to that, ET is proposed to install one to two noise monitoring stations at Nob Hill in order to monitor the noise impact generated from the R8-LCKV Project to the resident of Nob Hill or the nearby buildings.	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
40330	Site Areas near Nob Hill	30 March 2004	<ul> <li>Highways Department (HyD) recently received a public noise complaint about construction noise generated from the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project, near Nob Hill, Lai Chi Kok. HyD referred the complaint to the RSS and subsequently referred to the ET Leader of the Project on 30 March 2004.</li> <li>The complaint was raised by Mr. Yau, the Office of DCV Member Mr. Cheung Wing Shum, regarding the high pitch construction noise generated at the R8-LCKV site which cause serious nuisance to the residents at Mei Foo.</li> </ul>	<ul> <li>Based on the information provided by the RSS, the Contractor was not aware of any high pitched construction noise arising from plant employed for their works. The noise complaint referred to may be originated from the damage of a gas main valve on the afternoon of 29 March 2004 in the vicinity of the junction of Mai Lai Road with Lai King Hill Road. The high pitched whistle apparently resulted from the damage which was repaired by TownGas in that afternoon.</li> <li>Based on the information obtained, this noise complaint is considered not due to the construction activities of the Project. Nevertheless, the Contractor was recommended to adopt good site practice to minimize the construction noise, such as:</li> <li>To space out noisy equipment and position it as far away as possible from the sensitive receivers;</li> <li>To ensure the equipment are maintaining in good operation condition; and</li> <li>To turned off any idle equipment on site.</li> </ul>	Closed
40402	Nob Hill	06 April 2004	A public noise complaint was received by the Contractor (NECSO) on 02 April 2004 regarding the noise generated from the Ching Cheung Road Widening Works of the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project, near Nob Hill, Lai Chi Kok. NECSO referred the complaint to the RSS and subsequently referred to the ET Leader of the Project on 6 April 2004	The complaint was raised by Ms Wong, regarding the noise generated from the Ching Cheung Road Widening Works of the R8-LCKV Project, which cause serious nuisance to her. Based on the information provided by the RSS, the plants employed by the Contractor for carrying out bored piling works in front of Nob Hill should not generate excessive noise. The RSS had also checked against the site records that no piling works was in progress in front of Nob Hill on 1-3 April 2004. According to telephone communication between the complainant (Ms Wong) and the RSS on 8 April 2004, the RSS reported that Ms Wong was not complaining about the construction noise generated by the R8-LCKV Project. She was actually complaining about the traffic noise she anticipated to be generated after completion of widening work at Ching Cheung	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				<ul> <li>Road in front of Nob Hill.</li> <li>During ET's weekly environmental site inspections on 17, 24 &amp; 31 March 2004 and 7 April 2004, no serious noise nuisance induced by the Project works was observed at the construction sites near Nob Hill.</li> <li>Based on the joint site visit with the representative of HyD, IEC, RSS and ET to the Nob Hill on 30 March 2004, the major noise source at Nob Hill was identified as traffic noise on Ching Cheung Road, which is located very close to this building, especially at or above the Podium Floor (i.e. 5/F).</li> <li>Based on the information obtained, this noise complaint is considered not due to the construction activities of the Project.</li> <li>Nevertheless, the Contractor was recommended to adopt good site practice to minimize the construction noise, such as</li> <li>To space out noisy equipment and position it as far away as possible from the sensitive receivers;</li> <li>To avoid concurrent uses of noisy equipment near the sensitive area;</li> <li>To turned off any idle equipment on site.</li> </ul>	
40710	Pier P7 in Portion E1	10 July 2004	A public complaint was raised on 30 <sup>th</sup> June 2004 regarding the washout of muddy water from the site area of the Route 8 – Lai Chi Kok Viaduct (R8- LCKV) Project, at Pier P7 onto Lai Chi Kok Road. The complaint was referred to the RSS on 3 <sup>rd</sup> July 2004 and subsequently referred to the ET Leader of the Project on 10 <sup>th</sup> July 2004.	<ul> <li>Based on the information provided by the RSS, the spillage of muddy water was in fact due to a burst in a temporary water pipe being utilized in the piling operations at Pier P7 in Portion E1.</li> <li>Emergency remedial works were undertaken preventing further spillage of muddy water. The remaining ponding water within the works area arising from the burst was all removed from the area on 5<sup>th</sup> July 2004.</li> <li>During ET's weekly environmental site inspection on 14<sup>th</sup> July 2004, no serious water quality nuisance induced by the Project works was observed at the construction sites near Pier P7. It was</li> </ul>	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
			The complaint was raised by Mr. Chan, regarding the washout of muddy water	also noted that the back of profile barriers along the site boundary had been sealed up by cement as preventive measures.	
			from the works area of the R8-LCKV Project onto Lai Chi Kok Road. The washout caused nuisance to the drivers utilizing the road, and may also cause danger to the motorbikes.	During ET's weekly environmental site inspections on 17, 24 & 31 March 2004 and 7 April 2004, no serious noise nuisance induced by the Project works was observed at the construction sites near Nob Hill.	
			danger to the motorbixes.	Based on the information obtained, the complaint is considered due to the construction activities of the Project. Emergency remedial works had been taken by the Contractor to rectify the situation and preventive measures had also been implemented.	
				<ul> <li>Nevertheless, the Contractor was recommended to adopt the following measures to avoid re-occurrence of similar incidents:</li> <li>to enhance surface runoff control measures along the site boundary;</li> <li>to provide adequate training to the frontline workers; and</li> <li>to regularly inspect temporary water supply equipment, such as hose pipe to make sure the equipment is in good condition.</li> </ul>	
40809	Ching Cheung Road area near Nob Hill	22-Jul-04 (by EPD) 09-Aug-04 (by ET Leader)	EPD received a public noise complaint on 22 July 2004 about construction noise and dust generated from Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project, at the Ching Cheung Road Area near Nob Hill. EPD subsequently referred the complaint to the ET Leader of the Project on 9 August 2004. The complaint was about the construction noise and dust observed at the Ching Cheung Road area near Nob Hill. The locations of the works areas being concerned by the complainant include:	<ul> <li>Information Provided by RSS</li> <li>Information (construction activities and equipment adopted) in a 2-week period before the date of complaint, i.e. 7 to 21 July 2004, was obtained from the Resident Site Staff.</li> <li>Area A:</li> <li>Item 1 – Drainage works by using 1 x backhoe;</li> <li>Item 2 – Bored piling works by using 1 x crawler crane, 1 x air compressor, 1 x reverse circulation drill and 1 x power pack;</li> <li>Item 3 – Trial trench excavation by man power;</li> <li>Item 4 – Gas main diversion by 1 x backhoe (performed by TGC's Contractor)</li> <li>Area B: No construction activity was undertaken in the concerned period.</li> </ul>	Closed
			1. Area A: Works area between Nob	<b>Review of Environmental Monitoring Results</b>	

Log Ref. Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
		<ul> <li>Hill and Lai Chi Kok Park Swimming Pool</li> <li><b>Area B</b>: Works area between Ching Cheung Road and Mei Lai Road / Lai Wan Road opposite to Mei Foo Sun Cheung (Phase 5) and Lai Chi Kok Public Library.</li> </ul>	concerned works areas, include: <u>Noise Monitoring</u> NM4: R/F of Mei Foo Sun Chuen (Phase 5) NM8a: M/F of Nob Hill	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
50215	Mei Foo Sun Chuen, Phase 5 (Retaining Wall CC-R3)	15-Feb-05 (by ET Leader)	A public complaint was raised on 8 <sup>th</sup> Feb 2005 regarding construction noise from the site area of the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project near Mei Foo Sun Chuen. The complaint was referred to the Resident Site Staff on 14 <sup>th</sup> Feb 2005 and subsequently referred to the ET Leader of the Project on 15 <sup>th</sup> Feb 2005. The complaint was raised by a resident in Mei Foo Sun Chuen, regarding the noise generation from the piling work at Retaining Wall CC-R3, adjacent to Po Leung Kuk Tong Nai Kan College.	being conducted at the concerned. The major powered mechanical equipment (PME) in operation included a mobile crane, an air compressor, a reverse circulation drill and a generator. In view of the separation of the site area and the residential building (around 40 m) and also the high traffic noise from	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
50322	Seung Lai House, Wah Lai Estate (Slope S1)	11-Mar-05 (by EPD) 22-Mar-05 (by ET Leader)	Environmental Protection Department (EPD) received a public noise complaint on 11 Mar 05 about daytime construction noise generation from R8- LCKV. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 22 Mar 05. The complaint was raised by a resident of Seung Lai House of Wah Lai Estate, regarding the daytime (0800-1800 hrs) construction noise generated from the slope work and road work of R8- LCKV Project. As advised by EPD, the complainant is living on 20/F or above in Seung Lai House.	<ul> <li>Construction Activities</li> <li>As advised by the RSS, the major construction work during 25 Feb 05 to 11 Mar 05 (2 weeks before the date of complaint) in the vicinity of Wah Lai Estate included excavation work, soil nail work and installation of u-channel and manholes. The major powered mechanical equipment included excavators, drilling machine and air compressor. In view of the separation of the site area (Slope S1) and the Seung Lai House (around 140 m) and also the traffic noise from Ching Cheung Road, the noise generated from the construction activities at Slope S1 was believed to be insignificant.</li> <li>Environmental Monitoring</li> <li>Ad-hoc noise measurement was conducted at Seung Lai House on 30<sup>th</sup> Mar 05 and the measured noise level (Leq-30min) was 66.9 dB(A), which was well below the criterion for daytime construction noise of 75 dB(A). The construction noise level (with reduction of background noise level) is expected to be even lower.</li> <li>Conclusion</li> <li>Based on the information obtained and the noise measurement results, this complaint is considered not justifiable. Nevertheless, the Contractor was recommended to adopt good site practice to minimize the construction noise impact.</li> </ul>	Closed

Log Ref. Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50330, 50331, 50404 & 50407 Wah Lai Estat	e 30-Mar-05, 31- Mar-05, 4-Apr- 05 & 7-Apr-05 (by ET Leader via RSS)	Four public complaints were lodged by the residents of Wah Lai Estate regarding the construction noise from the site area of the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project near Wah Lai Estate. The complaints were referred by the Resident Site Staff to the Environmental Team (ET) Leader on 30 <sup>th</sup> , 31 <sup>st</sup> March, 4 <sup>th</sup> and 7 <sup>th</sup> April 2005, respectively.	<ul> <li>Construction Activities</li> <li>The site of concern was likely to be Slope S1, which is around 140 m away from Wah Lai Estate. The major construction work at Slope S1 included trimming of slope, soil nail work and erection of u-channels and step channels.</li> <li>Environmental Monitoring</li> <li>Ad-hoc noise measurement was conducted at Seung Lai House on 30<sup>th</sup> Mar 05 and 7<sup>th</sup> Apr 05 and the measured noise levels (Leq-30min) were ranged from 66.9 to 69.1 dB(A), which were well below the criterion for daytime construction noise of 75 dB(A). The construction noise level (with reduction of background noise level) is expected to be even lower.</li> <li>Conclusion</li> <li>Based on the results of the ad-hoc noise measurements at Wah Lai Estate, no exceedance of daytime noise criterion of 75 dB(A) was recorded. The complaints lodged are therefore considered not justifiable.</li> <li>Mitigation</li> <li>The Contractor agreed to arrange the noisy activities to commence after 8:00 am. This arrangement could effectively reduce the disturbance to the residents within the more sensitive time period (7:00 am to 8:00 am).</li> </ul>	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
50404- v2	Mei Foo Sun Chuen	4-Apr-05 (by ET Leader via RSS)	A public complaint was raised on 1 <sup>st</sup> April 2005 regarding construction noise from the site area of the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project near Mei Foo Sun Chuen. The complaint was referred to the Resident Site Staff and the ET Leader on 4 <sup>th</sup> April 2005.	<ul> <li>Construction Activities</li> <li>The site of concern was likely to Retaining Wall CC-R3, adjacent to Po Leung Kuk Tong Nai Kan College. The major construction works at this area included bored piling works and excavation works.</li> <li>Environmental Monitoring</li> <li>According to the EM&amp;A Manual, Mei Foo Sun Chuen, Phase 5 (NM4) is designated as one of the noise monitoring stations.</li> <li>Since the commencement of the impact monitoring programme, the construction noise levels recorded at this station were all below the noise criterion.</li> <li>Conclusion</li> <li>Based on the noise monitoring results at Station NM4 (Mei Foo Sun Chuen), no exceedance of daytime noise criterion of 75 dB(A) was recorded since the commencement of the impact monitoring programme. The complaint lodged is therefore considered not justifiable.</li> <li>Mitigation</li> <li>The Contractor has agreed to arrange the noisy activities to commence after 8:00 am. This arrangement could effectively reduce the disturbance to the residents within the more sensitive time period (7:00 am to 8:00 am). The Contractor also agreed to provide some temporary noise barriers for the noisy machinery if found necessary.</li> </ul>	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
50613 M	ei Foo Sun Chuen	7-Jun-05 (by EPD) 13-Jun-05 (by ET Leader)	According to EPD, the complaint was raised by a resident of Mei Foo Sun Chuen (Block 7, Phase 5) on 7 June 2005. It was about construction dust emitted intermittently from the slope works undertaken on the other side of Mei Lai Road. The complainant was particularly concerned about the fugitive dust emission during rock / concrete breaking activities.	The site of concern was likely to be CCR-R3. Bored piling works and demolition of existing retaining walls were undertaken at this area in the period between 1 and 7 June 2005. It was believed that the demolition of existing retaining wall, which involved concrete breaking, was the activity of concern. <i>Observations</i>	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
50771	łei Lai House, Vah Lai Estate	21-Jul-05 (by ET Leader)	The complaint was lodged by a resident of Hei Lai House of Wah Lai Estate through a Legislative Council member. The complaint was about construction noise nuisance caused by rock breaking work, which claimed to be started from 8:30am daily, carried out at Ching Cheung Road near Wah Lai Estate. The complainant hoped that the rock breaking work could start later i.e. be carried out from noon to afternoon and the site could be fully enclosed. The Environmental Team (ET) of the Project received the complaint on 21 July 2005 and forwarded it to the Resident Site Staff (RSS) to obtain necessary information.	<ul> <li>Site Activities</li> <li>The slope work at Slope S1 was likely to be the activity of concern. The work at Slope S1 recently included the operation of excavator mounted breakers, excavators and dump trucks.</li> <li>The time period of concern was within normal working hours (7am to 7pm) on a weekday not being a public holiday. The noise criterion is 75 dB(A) for domestic premises.</li> <li><i>Noise Measurement</i></li> <li>Ad-hoc measurements were carried out on the roof of Hei Lai House on 25 July 2005.</li> <li>The results show that the measured noise level is well below the noise criterion of 75 dB(A). The construction noise level (with reduction of background noise) is expected to be even lower.</li> <li><i>Conclusion</i></li> <li>Since the noise measurement results at Wah Lai Estate were below 75 dB(A), the complaint was considered not justifiable.</li> <li>Nevertheless, noise mitigation measures have been implemented by the Contractor to minimize the noise impact arising from the breaking activities:</li> <li>Employment of silenced-type breakers;</li> <li>Temporary noise barriers, attached with sound adsorption materials, were erected to screen the site of breaking from sensitive receivers</li> <li>While the permitted hours for construction works are 7am to 7pm on non-holidays, the Contractor has commenced the rock breaking activity after 8:30am.</li> </ul>	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
51107 Ro	hing Cheung oad near Mei oo Sun Chuen	7-Nov-05 (by the ET Leader)	Environmental Protection Department (EPD) received a public complaint about environmental nuisance generated from Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 7 November 2005. According to EPD, the complaint was raised by a resident of Mei Foo Sun Chuen. The complaint was about dark smoke, dust and noise nuisance caused by the construction work of R8-LCKV near Mei Foo Sun Chuen.	<ul> <li>The site of concern was likely to be CCR-S4 and CCR-R3. According to RSS's records, bored piling works and soil nail drilling at CCR-R3, excavation works at CCR-S4 in the concerned period.</li> <li><i>Site Inspection</i></li> <li>After receipt of the complaint, an ad-hoc site inspection was carried by ET on 9 November 2005 and the following observations were made: <ol> <li>Breaking activities were undertaken at CCR-R2 and R3. Continuous water spray was applied by the workers for dust suppression. Movable noise barriers were erected to alleviate the noise impact.</li> <li>The haul roads and exposed works areas were observed wet. A water sprinkler was installed at the CCR-S4 for water spraying.</li> <li>Most of the slope was shot-creted to avoid wind erosion.</li> <li>Bored piling work was carried out near the site exit of CCR-R3. Since bored piling mainly involves handling of wet materials, dust nuisance causing by this type of work is not anticipated. Gas exhaust from the machines was visually clear and no dark smoke was identified.</li> </ol> </li> <li><i>Environmental Monitoring</i></li> <li>Air quality monitoring was conducted at Lai Chi Kok Sports Centre and noise monitoring is conducted at Mei Foo Sun Chuen. No exceedance was recorded for both monitoring.</li> <li><i>Conclusion</i></li> </ul>	Closed