# Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin

Contract No. HY/2003/10 - Environmental Team for Lai Chi Kok Viaduct and Eagle's Nest Tunnel

Monthly EM&A Report
Part I – Lai Chi Kok Viaduct (Version 1)

March 2006

Approved By

(Environmental Team Leader)

### REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

## CINOTECH CONSULTANTS LTD

Room 1602-1610, Delta House, 3 On Yiu Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk

# TABLE OF CONTENTS

ΕX	ECUTIVE SUMMARY	]
	Introduction	1
	Environmental Monitoring and Audit Works	
	Environmental Licenses and Permits	
	Key Information in the Reporting Month	
1.	INTRODUCTION	3
	Background	
	Construction Programme	
	Summary of EM&A Requirements.	
2.	AIR QUALITY	
	Monitoring Requirements  Monitoring Locations	
	Monitoring Equipment	
	Monitoring Parameters, Frequency and Duration	
	Monitoring Methodology and QA/QC Procedure	
	Results and Observations	
3.	NOISE	9
	Monitoring Requirements	(
	Monitoring Locations	
	Monitoring Equipment	
	Monitoring Parameters, Frequency and Duration	
	Monitoring Methodology and QA/QC Procedures	
	Maintenance and Calibration	
	Results and Observations	11
4.	ENVIRONMENTAL AUDIT	12
	Site Audits	12
	Review of Environmental Monitoring Procedures	
	Status of Environmental Licensing and Permitting	12
	Implementation Status of Environmental Mitigation Measures	
	Summary of Exceedances	
	Summary of Complaint and Prosecution	
_		
5.	FUTURE KEY ISSUES	
	Key Issues for the Coming Month	
	Monitoring Schedule for the Next Month	
	Construction Program for the Next Month	
6.	CONCLUSIONS AND RECOMMENDATIONS	18
	Conclusions	18
	Recommendations	

# LIST OF TABLES

Table I	Summary Table for Events Recorded in the Reporting Month
Table II	Summary Table for Key Information in the Reporting Month
Table 1.1	Key Project Contacts
Table 2.1	Locations for Air Quality Monitoring
Table 2.2	Air Quality Monitoring Equipment
Table 2.3	Impact Dust Monitoring Parameters, Frequency and Duration
Table 3.1	Noise Monitoring Stations
Table 3.2	Noise Monitoring Equipment
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 4.1	Summary of Environmental Licensing and Permit Status
Table 4.2	Observations and Recommendations of Site Audit

# **LIST OF FIGURES**

Figure 1 Locations of Monitoring Stations

# LIST OF APPENDICES

	A .: 11: '.1 1 C A: O 1'. 1NI '
A	Action and Limit Levels for Air Quality and Noise
В	Copies of Calibration Certificates
C	Environmental Monitoring Schedules
D	Wind Data
E	1-hour TSP Monitoring Results and Graphical Presentations
F	24-hour TSP Monitoring Results and Graphical Presentations
G	Noise Monitoring Results and Graphical Presentations
Н	Summary of Exceedance
I	Site Audit Summary
J	Event Action Plans
K	Environmental Mitigation Implementation Schedule (EMIS)
L	Construction Programme
M	Complaint Log

# **ABBREVIATION AND ACRONYM**

AL Levels Action and Limit Levels

CEDD Civil Engineering and Development Department

E / ER Engineer/Engineer's Representative

EIA Environmental Impact Assessment

EM&A Environmental Monitoring and Audit

EMIS Environmental Mitigation Implementation Schedule

EP Environmental Permit

EPD Environmental Protection Department

ET Environmental Team

HVS High Volume Sampler

HyD Highways Department

IEC Independent Environmental Checker

NOE Notification of Exceedancee

QA/QC Quality Assurance / Quality Control

RE Resident Engineer

RH Relative Humidity

SLM Sound Level Meter

TSP Total Suspended Particulates

### EXECUTIVE SUMMARY

## Introduction

- This is the twenty-eighth monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the "Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin, Lai Chi Kok Viaduct & Eagle's Nest Tunnel". This report documents the findings of EM&A Works conducted in March 2006 for Contract No. HY/2003/01, Lai Chi Kok Viaduct (the Project).
- The major site activities undertaken in the reporting month included construction of abutments and columns, excavation works and segment erection works.

# **Environmental Monitoring and Audit Works**

- Environmental monitoring and audit works for the Project was performed regularly as stipulated in the updated EM&A Manual and the results were checked and reviewed. Site audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- Summary of the events and action taken in the reporting month is tabulated in **Table I**.

**Table I** Summary Table for Events Recorded in the Reporting Month

Parameter	No. of 1	Events	No. of Events	Action Taken
1 al allietei	Action Level	Limit Level	Due to the Project	Action Taken
1-hr TSP	0	0	0	N/A
24-hr TSP	0	0	0	N/A
Noise	0	2	2	Notices of exceedances were issued to all relevant parties

## **Environmental Licenses and Permits**

• Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, the Water Discharge Licenses (WDLs) and the Construction Noise Permits (CNPs). Five new CNPs were issued to the Project in the reporting month.

# **Key Information in the Reporting Month**

• Summary of key information in this reporting month is tabulated in **Table II**.

# Table II Summary Table for Key Information in the Reporting Month

Event	<b>Event Details</b>		- Action Taken	Status	Remark	
Event	Number	Nature	Action Taken	Status	Kullark	
Complaint received	0		N/A	N/A		
Changes to the assumptions and key construction / operation activities recorded	0		N/A	N/A		
Status of submissions under EP	0		N/A	N/A		
Notifications of any summons & prosecutions received	0		N/A	N/A		

# **Future Key Issues:**

Major site activities for the coming month include:

- Construction of abutment and columns;
- Bulk excavation;
- Rock dowels installation;
- Soil nail installation;
- Retaining wall construction;
- Drainage works;
- Cast in-situ of slip roads; and
- Segment erection by lifting frame and launching gantry.

The anticipated environmental impacts will be mainly on noise impact from excavation works and water quality impact during rainy days.

## 1. INTRODUCTION

## **Background**

- 1.1 Route 9 (Kowloon Section) (R9K) (hereinafter call the R9K-Project) forms part of the Route 9 between Cheung Sha Wan and Sha Tin (R9-CSWST) project, which will be a new expressway connecting West Kowloon and Sha Tin. It will be the fourth external link between Sha Tin and Kowloon and will form an important link between the northeast New Territories and the west Kowloon, Lantau Island and the western New Territories. R9K is being managed and implemented by the Highways Department (HyD).
- 1.2 The engineering design of R9K is covered under Agreement No. CE 50/98 "Route 9 between Cheung Sha Wan and Sha Tin Design Construction Assignment". The main consultant engaged under Agreement No. CE 50/98 is Maunsell Hyder Joint Venture (MHJV), who will act as the Engineer for the construction contracts. The works of R9K mainly comprise a 1.4km dual 3-lane Lai Chi Kok Viaduct from Lai Wan Interchange to Butterfly Valley; 0.5 km of dual 3-lane at-grade carriageway linking to the 2.1 km dual 3-lane twin-bore Eagle's Nest Tunnel with associated portal buildings; a toll plaza with an administration building located with the Sha Tin valley woodland; a ventilation building and an adit; associated noise barriers, noise enclosures, drainage, slope and landscape works; and electrical and mechanical works for the whole R9-CSWST. The remainder of the R9-CSWST forms the Sha Tin Section (R9S) of the project and is being managed and implemented separately by the Civil Engineering and Development Department (CEDD).
- 1.3 The R9-CSWST project is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). An environmental impact assessment (EIA) report has been prepared in 1998 for the R9-CSWST project (1998 R9 EIA) to consider the key issues of noise, air quality, water quality, ecological, construction waste, landscape and visual, land use and cultural impacts, and identify possible mitigation measures.
- 1.4 An Updated Final EIA report was subsequently completed in August 1999 for the R9-CSWST project (1999 R9 EIA), to cater for some changes in R9K portion as mentioned in paragraph 1 in the report. The 1999 R9 EIA was endorsed by Environmental Protection Department (EPD) in November 1999. The 1998 R9 EIA and the 1999 R9 EIA (R9 EIA Reports) were included in the EIA register under the EIAO as report no. EIA-135/BC and AEIAR-022/1999 respectively. An Environmental Monitoring and Audit (EM&A) Manuals for each of the R9 EIA Reports (EM&A Manuals) were also included as part of the EIA reports in the register.
- 1.5 Subsequent to the endorsement of the R9 EIA Reports by EPD in November 1999, the project programme was deferred to start in 2002/2003 for completion by 2006/07. The implementation of the project was then separated into the R9S and R9K portion. An Environmental Permit (EP) No. EP-103/2001 was issued on 17 September 2001 for R9K to the HyD as Permit Holder and a varied EP No. EP-103/2001/A was subsequently issued on 20 May 2003 for R9K (R9K EP) to HyD as Permit Holder. A varied EP-103/2001/C was recently issued on 22 July 2005.

- 1.6 The major construction activities of two civil contracts of the R9K project, Contract No. HY/2003/01 entitled "Route 9 Lai Chi Kok Viaduct" and Contract No. HY/2003/02 entitled "Route 9 Eagle's Nest Tunnel and Associated Works", were commenced in 15<sup>th</sup> December 2003 for completion in April 2007.
- 1.7 "Route 9" was recently re-titled as "Route 8 (previously known as Route 9)". Cinotech Consultants Limited (Cinotech) was commissioned by HyD to undertake the Environmental Monitoring and Audit works for "Route 8 between Cheung Sha Wan and Sha Tin Environmental Team (ET) for Lai Chi Kok Viaduct and Eagle's Nest Tunnel (Contract No. HY/2003/10)". Dr. Priscilla CHOY of Cinotech Consultants Ltd. was appointed as the ET Leader under Condition 2.2 of the EP. Mr. David YEUNG of CH2M HILL Hong Kong Ltd. was appointed as the IEC under Condition 2.1 of the EP. This is the twenty-eighth monthly EM&A report summarizing the EM&A works for the Project in March 2006.

# **Project Organizations**

- 1.8 Different parties with different levels of involvement in the project organization include:
  - Project Proponent Major Works Project Management Office (MWPMO) of Highways Department (HyD)
  - Engineer (E) / Engineer's Representative (ER) Maunsell-Hyder Joint Venture
  - Environmental Team (ET) Cinotech Consultants Limited
  - Independent Environmental Checker (IEC) CH2M HILL Hong Kong Limited
  - Contractor Acciona Infraestructuras S.A.
- 1.9 The responsibilities of respective parties are detailed in Section 1.8.3 of the EM&A Manual (1999) of the Project.
- 1.10 The key contacts of the Project are shown in **Table 1.1**.

# **Construction Programme**

- 1.11 The site activities undertaken in the reporting month were:
  - Construction of abutment at slip roads C and D, column at P21 and slip road D;
  - Rock dowel installation and soil nail installation at slopes CCR-S1 and CCR-R2;
  - Bulk excavation works at CCR-R1, CCR-R3, CCR-R6 and CCR-S4;
  - Retaining wall construction at CCR-R1 to R3, R5 and R6;
  - Drainage works at Rest Garden area, Hoi Lai Estate, Piers B1, P5, P9 and P10;
  - Segment erection by lifting frame at Piers P4, P5 and slip road D;
  - Segment erection at launching gantry at night at Piers P17 and P19.
  - Segment erection by cranes at Piers P1, P5, P17 and P18;
  - Cast in-situ of Slip Road C;
  - Cast in-situ and precast segment erection at slip road D; and
  - Backfilling slope at CCR-S5.

**Table 1.1** Key Project Contacts

Party	Role	Name	Position	Phone No.	Fax No.
		Mr. Kroc Leung	SE2/R8K	2762 3662	
HyD	Permit Holder	Mr. Esther Yung	E1/R8K	2762 3677	2714 5198
		Mr. LC Chung	E2/R8K	2762 3613	
	Engineer	Mr. Conrad Ng	Project Manager	2605 6262	2691 2649
MHJV		Mr. D.F. Lilliman	CRE	2959 0010	
IVITIJ V	Engineer's Representative	Mr. Henry Liu	SRE	2991 1068	2959 0290
	Representative	Mr. Joseph Chi	RE	2991 1034	
		Dr. Priscilla Choy	The ET Leader	2151 2089	
Cinotech	tech Environmental Team Mr. Alex Ngai Mr. Henry Leung	Mr. Alex Ngai	Audit Team Leader	2151 2090	3107 1388
		Mr. Henry Leung	Monitoring Team Leader	2151 2087	
CH2M	Independent Environmental Checker	Mr. David Yeung	Independent Environmental Checker	2872 2934	2507 2293
СПИ		Mr. Billy Yu	Assistant Independent Environmental Checker	2872 2949	2307 2293
Acciona	Contractor	Mr. Rafael Rubio	Project Director	2956 3300	2956 3331
Acciona	Contractor	Mr. Lawrence Kwok	QA/E Manager	2730 3300	4730 3331
24-hour En	nergency Hotline	2370 9200	-		

## **Summary of EM&A Requirements**

- 1.12 The EM&A programme requires construction phase monitoring for air quality and construction noise, and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
  - All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event Action Plans:
  - Environmental mitigation measures, as recommended in the project EIA study final report; and
  - Environmental requirements in contract documents.
- 1.13 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 4 of this report.
- 1.14 This report presents the environmental monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely dust and noise levels and audit works for the Project in the reporting month.

# 2. AIR QUALITY

# **Monitoring Requirements**

2.1 Monitoring of 1-hour and 24-hour TSP was conducted to monitor the air quality. **Appendix** A shows the established Action/Limit Levels for the environmental monitoring works.

## **Monitoring Locations**

2.2 One designated monitoring station, AM2 was selected for impact dust monitoring for the Project. **Table 2.1** describes the air quality monitoring location, which is also depicted in **Figures 1**.

**Table 2.1** Locations for Air Quality Monitoring

Monitoring Station	Description	Location
AM2	Lai Chi Kok Park Sports Centre	Rooftop

# **Monitoring Equipment**

2.3 **Table 2.2** summarizes the equipment used for the air quality monitoring. Copies of calibration certificates are attached in **Appendix B**.

Table 2.2 Air Quality Monitoring Equipment

Equipment	Equipment Model and Make	
Calibrator GMW25; S/N: 1536		1
HVS Sampler	Graseby GMW Model GS2310 High Volume TSP Sampler and associated equipment and shelter	1

# **Monitoring Parameters, Frequency and Duration**

2.4 **Table 2.3** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting period is shown in **Appendix C**.

 Table 2.3
 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency
1-hr TSP	Three times / 6 days
24-hr TSP	Once / 6 days

# Monitoring Methodology and QA/QC Procedure

## Instrumentation

2.5 Graseby GMW Model GS2310 TSP High Volume Sampler (HVS) was employed for 1-hour & 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in Sections 2.2 to 2.4 of the EM&A Manual (1999).

# Operating/Analytical Procedures

- 2.6 Operating/analytical procedures for the operation of HVS were as follows:
  - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
  - No two samplers were placed less than 2 meters apart.
  - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
  - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
  - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
  - No furnaces or incineration flues were nearby.
  - Airflow around the sampler was unrestricted.
  - The sampler was more than 20 meters from the drip line.
  - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.7 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.8 For TSP sampling, fiberglass filters (G810) were used.
- 2.9 The power supply was checked to ensure the sampler worked properly.
- 2.10 On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.11 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.12 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.

- 2.13 The shelter lid was closed and secured with the aluminum strip.
- 2.14 The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.15 After sampling, the filter was removed and sent to the laboratory for weighing. The elapsed time was also recorded.
- 2.16 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%.

## Maintenance/Calibration

- 2.17 The following maintenance/calibration was required for the HVS:
  - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition
  - High volume samplers were calibrated at bi-monthly intervals using GMW-25 Calibration Kit throughout all stages of the air quality monitoring.

## **Results and Observations**

- 2.18 All TSP monitoring was conducted as scheduled in this reporting month.
- 2.19 No Action/Limit Level exceedance was recorded for both 1-hr and 24-hr TSP monitoring.
- 2.20 Wind data monitoring equipment has been installed in Shatin Heights for logging wind speed and wind direction. These wind data for the reporting month is summarized in **Appendix D**.
- 2.21 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E** and **F**, respectively.

### 3. NOISE

# **Monitoring Requirements**

- 3.1 Monitoring and audit of construction noise levels is required to be conducted, in accordance with the EM&A Manual, to ensure that any unacceptable noise impacts could be readily detected and timely and appropriate action be undertaken to rectify the situation.
- 3.2 The construction noise levels shall be measured in terms of the A-weighted equivalent continuous sound pressure level (Leq). Leq (30min) shall be used as the monitoring parameter for the time period between 0700-1900 hours on normal weekdays. For all other time periods, Leq (5min) shall be employed for comparison with the Noise Control Ordinance (NCO) criteria. As supplementary information for data auditing, statistical results such as L<sub>10</sub> and L<sub>90</sub> shall also be obtained for reference.
- 3.3 Four designated noise monitoring stations, namely NM4, NM8a, NM8b and NM9 were selected for impact monitoring. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

## **Monitoring Locations**

3.4 Noise monitoring was conducted at five designated monitoring stations as summarized in **Table 3.1**. **Figures 1** show the locations of these stations.

**Table 3.1 Noise Monitoring Stations** 

Stations*	Description	Location	
NM4	Mei Foo Sun Chuen, Phase 5	Rooftop of Block 9	
NM8a	Nob Hill	M/F of Car Park	
NM8b	Nob Hill	3/F of Car Park	
NM9 Hoi Lai Estate		G/F of Hoi Fai House	

- (1) Renovation work was undertaken at the Lai Chi Kok Reception Centre (NM2) and the centre was found vacated. The noise monitoring was suspended since December 2004. Approval for the change of EM&A Programme was granted by EPD on 30<sup>th</sup> December 2004.
- (2) The Lai Chi Kok Hospital (NM3) was also found vacated and noise monitoring has been suspended since January 2005, as approved by EPD on 15<sup>th</sup> March 2005.
- 3.5 Stations NM8a and NM8b were installed at Nob Hill in May 2004. Station NM8b is located at 3/F of the car park of Nob Hill, which is strongly influenced by traffic noise from Ching Cheung Road. The measurement at this station is for reference purpose, but not for compliance check of construction noise. The measured noise level at Station NM8a, which is located at M/F of car park and closer to the construction site, acts as an indicator of the construction noise. Since the domestic premises are located above 5/F, noise assessment would be performed to assess the level of nuisance resulting from the construction noise at the domestic premises whenever the measured noise level at NM8a exceeds the noise limit level.

3.6 A new housing estate, Hoi Lai Estate, became one of the noise sensitive receivers close to the Project site. As recommended by the Regional (West) Office of EPD, noise monitoring at this location (Station NM9) was newly included in the EM&A programme. Approval for the change of EM&A programme was granted by EPD on 30<sup>th</sup> December 2004.

# **Monitoring Equipment**

3.7 **Table 3.2** summarizes the noise monitoring equipment model being used. Copies of calibration certificates are attached in **Appendix B**.

**Table 3.2** Noise Monitoring Equipment

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	B&K Model 2238	5
Calibrator	B&K 4231	2
Wind Speed Anemometer	RS232 Integral Vane Digital Anemometer	1

# Monitoring Parameters, Frequency and Duration

3.8 **Table 3.3** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix C**.

 Table 3.3
 Noise Monitoring Parameters, Frequency and Duration

Stations	Parameter	Period	Frequency	Measurement
NM4				Façade
NM8a	L <sub>10</sub> (30 min.)dB(A) L <sub>90</sub> (30 min.)dB(A) L <sub>eq</sub> (30 min.)dB(A)	0700-1900 hrs.	Once per	Façade
NM8b		on weekdays	week	Façade
NM9	, , , ,			Façade

## Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was generally set on a tripod at a height of 1.2 m above the ground, depending to the actual monitoring condition.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

frequency weightingtime weightingFast

time measurement : 30 minutes / 5 minutes

- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.

- At the end of the monitoring period, the  $L_{eq}$ ,  $L_{90}$  and  $L_{10}$  were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

## **Maintenance and Calibration**

- 3.9 The microphone head of the sound level meter and calibrator was cleaned with soft cloth regularly.
- 3.10 The meters were sent to the supplier to check and calibrate on a yearly interval.

## **Results and Observations**

- 3.11 Noise monitoring was performed at the four designated locations as scheduled in this reporting month.
- 3.12 All the Construction Noise Levels (CNLs) reported in this report, except those collected at Stations NM8a, NM8b and NM9, were adjusted with the corresponding baseline level (i.e. Measured Leq Baseline Leq = Measured CNL), in order to facilitate the interpretation of the noise exceedance.
- 3.13 Noise monitoring results and graphical presentations are shown in **Appendix G**.
- 3.14 No Action Level (noise complaint) exceedance was recorded.
- 3.15 On 7<sup>th</sup> and 14<sup>th</sup> March 2006, noise limit level exceedances were recorded at NM4 (Mei Foo Sun Chuen). According to the field observations, the exceedances were considered related to the construction works of the LCKV Project, which involved the operations of excavator-mounted breakers and drilling machines at NTMM, S1 and S4. Notices of exceedances (NOEs) were issued to the related parties on 8<sup>th</sup> and 15<sup>th</sup> March 2006. No further exceedance was identified since 16<sup>th</sup> March 2006. The exceedance report is provided in **Appendix H**.
- 3.16 At Stations NM8a and NM8b, the major noise source identified during the monitoring exercises was mainly the road traffic noise.
- 3.17 At Station NM4 and NM9, construction noise from the Project and occasionally the traffic noise were identified as the major noise source during monitoring.

# 4. ENVIRONMENTAL AUDIT

## **Site Audits**

- 4.1 Site audits were carried out by ET on weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 4.2 Site audits were conducted on 2<sup>nd</sup>, 9<sup>th</sup>, 16<sup>th</sup>, 23<sup>rd</sup> and 30<sup>th</sup> March 2006 by ET. The audit session on 2<sup>nd</sup> March 2006 was conducted with the representatives of HyD, IEC, ER, the Contractor and ET.

# **Review of Environmental Monitoring Procedures**

4.3 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

# Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

## Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

## Status of Environmental Licensing and Permitting

4.4 All permits/licenses obtained for the Project are summarized in **Table 4.1**. Five new CNPs were issued to the Project in the reporting month.

# **Implementation Status of Environmental Mitigation Measures**

4.5 According to the Environmental Permit and the EM&A Manuals, the mitigation measures detailed in the documents are required to be implemented. An updated summary of the EMIS is provided in **Appendix K**.

**Table 4.1** Summary of Environmental Licensing and Permit Status

Permit No.	Valid	Period	Details	Status
rerinit No.	From	To	Details	Status
<b>Environmental Per</b>	mit (EP)			
EP-103/2001/C	22/7/05	N/A	Construction and operation of  (a) All civil works (including highways, traffic, geotechnical, drainage, structural, architectural and landscaping works) for the Lai Chi Kok Viaduct, the interchange with Ching Cheung Road, the main road within Butterfly Valley and the Eagle's Nest Tunnel;  (b) All E&M works (including ventilation, Traffic Control & Surveillance System (TCSS), toll collection system and lighting) for the whole Route 9 between Cheung Sha Wan and Sha Tin;  (c) The permanent slope works above the northern portal of the Eagle's Nest Tunnel;  (d) The architectural works (including fitting out and furnishings) of the portal buildings of the Sha Tin Heights Tunnel.	Valid
Registration of Che				
WPN 5213-261- N2413-04	17/11/03	N/A	N/A	Valid
Water Discharge Li				
EP482/260/251/1	05/12/03	31/12/08	Discharge of industrial trade effluent arising from the construction site at Route 9 – Lai Po Road Section of Lai Chi Kok Viaduct (Contract HY/2003/01).	Valid
EP482/260/251/2	15/12/03	31/12/08	Discharge of industrial trade effluent arising from the construction site at Route 9 – Lai Chi Kok Viaduct excluding Lai Po Road Section.	Valid
<b>Construction Noise</b>	Permit (CN	(P)		•
GW-RW0648-05	07/10/05	06/04/06	Location: Ching Cheung Road and Castle Peak Road Time Period: General holidays between 0700-2300 hrs and any other days between 1900-2300 hrs	Valid
GW-RW0662-05	17/10/05	16/03/06	Location: Junction of Ching Cheung Road and Castle Peak Road Time Period: Any day not being a general holiday between 2100-0700 hrs	Expired
GW-RW0699-05	7/11/05	5/5/06	Location: Lai Po Road near West Kowloon Highway Time Period: Any day not being a general holiday between 2100- 0700 hrs	Valid
GW-RW0716-05	9/11/05	31/3/06	Location: Kwai Chung Road and Butterfly Valley Road Time Period: Whole day of general holidays (including Sundays) and any other days between 1900-0700 hrs on next day	Expired
GW-RW0738-05	15/11/05	14/05/06	Location: Lai Po Road near Hoi Lai Estate Time Period: General holidays (including Sundays) between 0700-2300 hrs and any other days between 1900-2300 hrs	Valid
GW-RW0739-05	19/11/05	31/03/06	Location: Yuet Lun Street, Kwai Chung Road & Butterfly Valley Road Time Period: Any day not being a general holiday between 2100-0700 hrs	Expired

Permit No.	Valid	Period	Details	Status
r eriiit No.	From	To	Details	Status
GW-RW0740-05	16/11/05	14/05/06	Location: Lai Po Road near Yuet Lun Street Time Period: Whole day of general holidays (including Sundays) and any other days between 1900-0700 hrs on next day	Valid
GW-RW0745-05	18/11/05	17/05/06	Location: Ching Cheung Road near LCK Swimming Pool Time Period: Whole day of general holidays (including Sundays) and any other days between 1900-0700 hrs on next day	Valid
GW-RW0757-05	23/11/05	31/03/06	Location: Ching Cheung Road near LCK Power Substation Time Period: Whole day of general holidays (including Sundays) and any other days between 1900-0700 hrs on next day	Expired
GW-RW0824-05	25/12/05	23/04/06	Location: Kwai Chung Road Time Period: General holidays (including Sundays) between 0900-2100 hrs	Valid
GW-RW0844-05	15/1/06	14/06/06	Location: Butterfly Valley Time Period: Whole day of general holidays (including Sundays) and any other days between 1900-0700 hrs on next day	Valid
GW-RW0867-05	3/2/06	2/8/06	Location: Hing Wah Street West (Jetty Area) Time Period: Whole day of general holidays (including Sundays) and any other days between 1900-0700 hrs on next day	Valid
GW-RW0046-06	3/2/06	2/8/06	Location: Butterfly Valley Road near LCK Reception Centre Time Period: Whole day of general holidays (including Sundays) and any other days between 1900-0700 hrs on next day	Valid
GW-RW0083-06	18/2/06	17/8/06	Location: Ching Cheung Road near Mei Foo Sun Chuen Time Period: General holidays (including Sundays) between 0700-2300 hrs and any other days between 1900-2300 hrs	Valid
GW-RW0090-06	21/2/06	19/8/06	Location: Castle Peak Road near Kom Tsun Street Time Period: Any day not being a general holiday between 2300- 0700 hrs	Valid
GW-RW0091-06	19/2/06	13/8/06	Location: Ching Cheung Road near CLP Substation Time Period: General holidays (including Sundays) between 0900-2100 hrs	
GW-RW0093-06	26/2/06	21/5/06	6 Location: Ching Cheung Road near Lai Wan Road Time Period: General holidays (including Sundays) between 0700-1900 hrs	
GW-RW0121-06	11/3/06	6/9/06	Location: Ching Cheung Road near Castle Peak Road Time Period: Whole day of general holidays (including Sundays) and any other days between 1900-0700 hrs on next day	Valid
GW-RW0135-06	16/3/06	15/9/06	Location: Butterfly Valley 20/03/06 to 31/03/06 Time Period: Whole day of general holidays (including Sundays) and any other days between 1900- 0700 hrs on next day 1/4/06 to 15/9/06 Time Period: General holidays (including Sundays) between 0900-2300 hrs and any other days between 1900-0700 hrs on next day	Valid

Permit No.	Valid Period		Details	
1 er mit 140.	From	To	Details	Status
GW-RW0142-06	22/3/06	15/9/06	Location: Lai Wan Road Time Period: Any day not being a general holiday between 2100-0700 hrs on next day	Valid
GW-RW0145-06	31/3/06	30/9/06	Location: Lai Po Road and Yuet Lun Street Time Period: Any day not being a general holiday between 2100-0700 hrs on next day	Valid
GW-RW0146-06	22/3/06	19/9/06	Location: Lai Wan Road Time Period: Whole day of general holidays (including Sundays) and any other days between 1900-0700 hrs on next day	Valid

4.6 During site inspections in the reporting month, no non-conformance was identified. The observations and recommendations are summarized in **Table 4.2**.

## **Summary of Exceedances**

# 1-hr and 24-hr TSP Monitoring

4.7 No Action/Limit Level exceedance was recorded in the reporting month.

## Construction Noise Monitoring

4.8 On 7<sup>th</sup> and 14<sup>th</sup> March 2006, noise limit level exceedances were recorded at NM4 (Mei Foo Sun Chuen). According to the field observations, the exceedances were considered related to the construction works of the LCKV Project, which involved the operations of excavator-mounted breakers and drilling machines at NTMM, S1 and S4. Notices of exceedances (NOEs) were issued to the related parties on 8<sup>th</sup> and 15<sup>th</sup> March 2006. In order to rectify the situation, the Contractor had adopted several noise mitigation measures for the drilling and breaking works, including provision acoustic panels. No further exceedance was identified since 16<sup>th</sup> March 2006.

## **Implementation Status of Event Action Plans**

4.9 The Event Action Plans for air quality and construction noise are presented in **Appendix J**.

**Table 4.2** Observations and Recommendations of Site Audits

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	2-Mar-06	Standing water was observed at various locations (including S4 and Abutment A) of the site. The Contractor was reminded to remove the water as soon as possible to prevent mosquito breeding.	The situation was found improved / rectified during the audit on 9-Mar-06.
	30-Mar-06	Standing water was observed in the sand traps near NTMM. The Contractor was reminded to clear the water as soon as possible to prevent mosquito breeding.	The situation was found improved / rectified during the audit on 3-Apr-06.
Air Quality	2-Mar-06	The Contractor was reminded to provide wheel washing facility and the associated water treatment facilities at the exit at R3.	The situation was found improved / rectified during the audit on 9-Mar-06.
	30-Mar-06	The cement mixing work at NTMM was not properly enclosed. The Contractor was reminded to provide a 3-side and top cover for the works to minimize dust emission.	The situation was found improved / rectified during the audit on 3-Apr-06.
Chemical Management	9-Mar-06	Stain oil was observed on bare ground for the site at Lai Po Road.	The situation was found improved / rectified during the audit on 16-Mar-06.
	16-Mar-06	Leakage diesel oil was observed on bare ground form the generator at Slope 1. Good maintenance should be provided for the generator.	The situation was found improved / rectified during the audit on 23-Mar-06.
	23-Mar-06	Some diesel oil leaked from the air compressor to bare ground was observed in site at Lai Po Road. Good Maintenance and drip tray should be provided for the generator to avoid spillage.	The situation was found improved / rectified during the audit on 30-Mar-06.

# **Summary of Complaint and Prosecution**

- 4.10 No environmental complaint or prosecution was received in the reporting month.
- 4.11 There were 22 environmental complaints and 1 prosecution received since the commencement of the Project. The Complaint Log is attached in **Appendix M**.

## 5. FUTURE KEY ISSUES

## **Key Issues for the Coming Month**

- 5.1 Key issues to be considered in the coming month include:
  - Construction noise from excavation and drilling works at S1, S4 and R1 to R3.
  - Surface runoff generated at the areas S4, R2 and R3 as well as Wai Man Tsuen Open Channel during rainy days;
  - Dust generation from stockpiles of dusty materials, exposed slope surfaces, breaking works, excavation works and soil nail installations at S1, S4, R1 to R3;
  - Standing water accumulated within the site after rains.
  - Nighttime construction noise from segment transportation and segment erection at Lai Po Road.

# **Monitoring Schedule for the Next Month**

5.2 The tentative monitoring schedule for the next month is shown in **Appendix C**.

# **Construction Program for the Next Month**

- 5.3 The major construction activities in coming months include:
  - Construction of abutment at slip roads C, D and column at pier P21 and slip road D;
  - Bulk excavation works, rock dowels installation and soil nails installation at slope CCR-S1.
  - Bulk excavation works and soil nails installation at slope CCR-S4;
  - Bulk excavation works and retaining wall construction at CCR-R1, CCR-R3, CCR-R5 and CCR-R6;
  - Drainage works at Rest Garden area, Hoi Lai Estate, piers B1 and P5;
  - Segment erection by lifting frame at piers P1 and P4;
  - Segment erection by launching gantry at night at piers P19 and P20;
  - Cast in-situ of slip road C; and
  - Cast in-situ and precast segment erection at slip road D.
- 5.4 The tentative construction program for the Project is provided in **Appendix L**.

## 6. CONCLUSIONS AND RECOMMENDATIONS

### **Conclusions**

- 6.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.
- 6.2 Two project-related noise level exceedances were recorded at Station NM4 on 7<sup>th</sup> and 14<sup>th</sup> March 2006. Rectification actions were taken by the Contractor and no further exceedance was recorded since 16<sup>th</sup> March 2006.
- 6.3 No environmental complaint or prosecution was received in the reporting month.

## Recommendations

6.4 According to the environmental audit performed in the reporting month, the following recommendations were made:

# Water Impact

- To ensure properly maintenance for de-silting facilities
- To review and implement temporary drainage system for the upcoming wet season.
- To review the capacity of de-silting facilities for discharge.

# Noise Impact

- To provide temporary noise barriers for noisy activities, such as breaking works and drilling works at S1 and S4.
- To review the works sequence of site activities so as to reduce the number of noisy equipment in concurrent operation.
- To employ quiet powered mechanical equipment if possible.
- To ensure compliance of CNP conditions during restricted-hour works.


# **Dust Impact**

- To ensure water spray is applied for the dust emissive works, such as soil nail installation, loading and unloading of soil materials, rock breaking works.
- To cover soil stockpiles and exposed slope surface by impervious sheets or other means.

# Waste / Chemical Management

- To ensure the performance of sorting of C&D materials at source (during generation);
- To carry out inspection of dump truck at site exit to ensure inert and non-inert C&D materials are properly segregated before removing off site.
- To ensure proper collection and disposal of rubbish generated on site.
- To avoid any discharge or accidental spillage of chemical waste directly from the site.

# **FIGURES**



# APPENDIX A ACTION AND LIMIT LEVELS

# Appendix A - Action and Limit Levels (LCKV)

# 1-Hour TSP

Location	Action Level, μg/m <sup>3</sup>	Limit Level, μg/m³
AM2	301	500

# 24-Hour TSP

Location	Action Level, μg/m <sup>3</sup>	Limit Level, μg/m³
AM2	177	260

# **Construction Noise**

Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays		75 dB(A)
0700-2300 hrs on holidays & 1900-2300 hrs on all other days	When one documented complaint is received	70* dB(A)
2300-0700 hrs of next day		55* dB(A)

<sup>(\*)</sup> The Area Sensitivity Rating for the noise monitoring stations (NM4, NM8a, NM8b and NM9) is taken as C, according to Table 1 of EPD's Technical Memorandum on Noise from Construction Work other than Percussive Piling.

# APPENDIX B COPIES OF CALIBRATION CERTIFCATES

# **High-Volume TSP Sampler** 5-POINT CALIBRATION DATA SHEET



Date:

File No. MA3024/20/0015 Operator: WK Station Lai Chi Kok Sport Centre (AM2) Next Due Date: 31-Mar-06 Date: 1-Feb-06 Serial No. 0818 Equipment No.: A-01-20 **Ambient Condition** 766.9 295.3 Pressure, Pa (mmHg) Temperature, Ta (K) Orifice Transfer Standard Information 0.0572 Intercept, bc 0.0261 Equipment No.: A-04-03 Slope, mc mc x Qstd + bc =  $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ Last Calibration Date: 23-Apr-05 Ostd =  $\{ [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} -bc \} / mc$ Next Calibration Date: 22-Apr-06 Calibration of TSP Sampler **HVS** Orfice Calibration  $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2} \text{ Y-}$ Qstd (CFM)  $\Delta W$  $\Delta H$  (orifice),  $[\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Point in. of water X - axis (HVS), in. of oil axis 7.9 12.2 3.52 61.16 2.84 1 2.37 2 8.9 3.01 52.17 5.5 2.75 47.53 4.6 2.16 7.4 3 3.0 1.75 5.3 2.32 40.16 1.39 1.9 5 3.1 1.78 30.61 By Linear Regression of Y on X Intercept, bw :\_\_\_\_\_\_-0.1\_150 Slope, mw = \_\_\_\_\_0.0478 Correlation coefficient\* = \*If Correlation Coefficient < 0.990, check and recalibrate. **Set Point Calculation** From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw =  $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point;  $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) = 3.70$ Remarks: Conducted by: W.K. Tank Signature: Signature: Date:

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



File No. MA3024/20/0016 Station Operator: KH Lai Chi Kok Sport Centre (AM2) Date: 25-Mar-06 Next Due Date: 24-May-06 Equipment No.: A-01-20 Serial No. 0818 **Ambient Condition** Temperature, Ta (K) 763.6 Pressure, Pa (mmHg) Orifice Transfer Standard Information A-04-03 0.0572 Intercept, bc Equipment No.: Slope, mc 0.0261 mc x Qstd + bc =  $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ Last Calibration Date: 23-Apr-05 Qstd =  $\{ [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} -bc \} / mc$ Next Calibration Date: 22-Apr-06 Calibration of TSP Sampler Orfice HVS Calibration  $\Delta H$  (orifice),  $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2} Y$ Qstd (CFM)  $\Delta W$ Point  $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ X - axis in. of water (HVS), in. of oil axis 12.8 62.45 3.60 8.4 2.91 10.6 3.27 56.79 6.9 2.64 8.2 2.36 2.88 49.89 2.34 40.40 1.93 5 3.3 1.83 31.48 1.49 By Linear Regression of Y on X Slope, mw = 0.0454Intercept, bw : 0.0788 Correlation coefficient\* = \*If Correlation Coefficient < 0.990, check and recalibrate. Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw =  $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point; W =  $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ Remarks:

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

# TEST REPORT

APPLICANT: Cinotech Consultants Limited

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T. 

 Test Report No.:
 C/05/50503

 Date of Issue:
 2005-05-03

 Date Received:
 2005-05-03

 Date Tested:
 2005-05-03

 Date Completed:
 2005-05-03

ATTN:

Mr. Henry Leung

Page:

1 of 1

# Certificate of Calibration

### Item for calibration:

Description

: RS232 Integral Vane Digital Anemometer

Manufacturer

: AZ Instrument

Model No.

: 451104

Serial No.

: 9020746

Project No.

: C13

Equipment No.

: A-03-01

## Test conditions:

Room Temperature

: 21 degree Celsius

Relative Humidity

: 70%

Pressure

: 100.8 kPa

## Methodology:

The anemometer has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

## Results:

	Reference Set Point	Instrument Readings
Measuring Air Velocity, m/s	2.00	2.00
Temperature, °C	20.0	20.1

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Operation Manager

# Andersen Instruments, Inc. Orifice Transfer Standard Certification Worksheet

page 1

Date:

04/23/2005

Rootsmeter S/N: Calibrator S/N:

9736553

Ta:

22.00 C

Operator: RA

Calibrator Model #: G25A

1888A

Pa:

Placed in service:

761.0 mm Hg

Run	Vol. Init. (m3)	Vol. Final (m3)	Δ Vol. (m3)	∆ Time (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1.00	2.00	1.00	1.404	3.08	2.00
2	3.00	4.00	1.00	0.997	6.17	4.00
3	5.00	6.00	1.00	0.889	7.85	5.00
4	7.00	8.00	1.00	0.848	8.59	5.50
5	9.00	10.00	1.00	0.700	12.42	8.00

### Data Tabulation

Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$ (y-axis)	Va	Qa (x-axis)	√∆H(Ta / Pa) (y-axis)
1.007	0.717	1.422	0.996	0.709	0.881
1.003	1.006	2.011	0.992	0.995	1.246
1.000	1.125	2.248	0.990	1.113	1.393
0.999	1,179	2.358	0.989	1,166	1.461
0.994	1.420	2.844	0.984	1.405	1.762
	m =	2.0208		m =	1.2658
	b =	-0.024947		b =	-0.015460
	r=	0.999989		r =	0.999989

## Calculations

$$Vstd = \angle Vol((Pa - \angle P) / Pstd)(Tstd / Ta)$$

$$Va = \Delta V ol((Pa - \Delta P) / Pa)$$

$$Qa = Va / \Delta Time$$

### For subsequent flow rate calculations:

$$Qstd = 1 / m \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} - b \right)$$

$$Qa = 1 \, / \, m \Big( \Big( \sqrt{\Delta H (Ta \, / \, Pa)} \Big) - b \Big)$$

Standard Conditions:

Tstd: Pstd:

298.18 ° K

760 mm Hg

where:

ΔH: calibrator manometer reading (in H2O)

ΔP: rootsmeter manometer reading (mm Hg)

Ta: actual absolute temperature (° K)

Pa: actual barometric pressure (mm Hg)

1. The Federal Register, Vol. 47, No.234, pp. 54896-54921, Dec. 6, 1982 b: intercept


3. Andersen Instruments, Inc. Instruction Manual

For additional information consult:

2. Quality Assurance Handbook, Vol II (EPA 60074-77-277a), Section 2.11 m: slope

# 1. Copies of this calibration are not kept on file.

2. EPA recommends calibrators should be recalibrated after one year of use.



\* y-axis equations:

Qstd series:

$$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$$

Qa series:

$$\sqrt{(\Delta H(Ta / Pa))}$$

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

# **TEST REPORT**

APPLICANT:

**Cinotech Consultants Limited** 

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T. Test Report No.: C/N/51216/1
Date of Issue: 2005-12-16
Date Received: 2005-12-15
Date Tested: 2005-12-15
Date Completed: 2005-12-16

ATTN:

Mr. Henry Leung

Page:

Next Due Date:

1 of 1

2006-12-15

# **Certificate of Calibration**

## Item for calibration:

Description

: Integrating Sound Level Meter

Manufacturer Model No.

: Brüel & Kjær : B&K 2238

Serial No.

: 2337665

Microphone No. Equipment No.

: 2289749 : N-01-01

## **Test conditions:**

Room Temperatre

: 20 degree Celsius

Relative Humidity

: 63%

## **Test Specifications:**

Performance checking at 94 and 114 dB

## Methodology:

In-house method, according to manufacturer instruction manual

## **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Operation Manager

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

# **TEST REPORT**

APPLICANT: Cinotech Consultants Limited

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T. 

 Test Report No.:
 C/N/51116/1

 Date of Issue:
 2005-11-16

 Date Received:
 2005-11-15

 Date Tested:
 2005-11-15

 Date Completed:
 2005-11-16

 Next Due Date:
 2006-11-15

ATTN:

Mr. Henry Leung

Page:

1 of 1

# **Certificate of Calibration**

## Item for calibration:

Description

: Integrating Sound Level Meter

Manufacturer Model No. : Brüel & Kjær : B&K 2238

Serial No.
Microphone No.
Equipment No.

: 2337666 : 2289750 : N-01-02

## **Test conditions:**

Room Temperatre

: 20 degree Celsius

Relative Humidity

: 60%

# **Test Specifications:**

Performance checking at 94 and 114 dB

## Methodology:

In-house method, according to manufacturer instruction manual

## Results:

Reference Set Point, dB	Instrument Readings, dB	
94	94.0	
114	114.0	

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Operation Manager

atricle

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

# **TEST REPORT**

**APPLICANT:** 

**Cinotech Consultants Limited** 

1602-1610 Delta House,

3 On Yiu Street. Shatin, N.T.

C/N/50905-1 Test Report No.: Date of Issue: 2005-09-06 Date Received: 2005-09-05 Date Tested: 2005-09-06

Date Completed: Next Due Date: 2006-09-05

2005-09-06

ATTN:

Mr. Henry Leung

Page:

1 of 1

# **Certificate of Calibration**

## Item for calibration:

Description

: Integrating Sound Level Meter

Manufacturer Model No.

: Brüel & Kjær : B&K 2238

Serial No. Microphone No.

: 2359311 : 2346382

Equipment No.

: N-01-03

### **Test conditions:**

Room Temperatre

: 22 degree Celsius

Relative Humidity

: 65%

## **Test Specifications:**

Performance checking at 94 and 114 dB

## Methodology:

In-house method, according to manufacturer instruction manual

### **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laborary Manager

Patricle

This test document cannot be reproduced in any way, except in full context, without the prior approval in writing of the laboratory.

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

# **TEST REPORT**

**APPLICANT: Cinotech Consultants Limited** 

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T. Test Report No.: C/N/50905-2
Date of Issue: 2005-09-06
Date Received: 2005-09-05
Date Tested: 2005-09-05
Date Completed: 2005-09-06
Next Due Date: 2006-09-05

ATTN:

Mr. Henry Leung

Page:

1 of 1

# **Certificate of Calibration**

## Item for calibration:

Description

: Integrating Sound Level Meter

Manufacturer

: Brüel & Kjær

Model No.

: B&K 2238

Serial No. Equipment No.

: 2359303 : N-01-04

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 62%

Pressure

: 1006.5hPa

## **Test Specifications:**

Performance checking at 94 and 114 dB

## Methodology:

In-house method, according to manufacturer instruction manual

### **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

**PATRICK TSE** 

Operation Manager

Patricle

This test document cannot be reproduced in any way, except in full context, without the prior approval in writing of the laboratory.

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

### **TEST REPORT**

APPLICANT: Cinotech Consultants Limited

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T. Test Report No.: C/N/51015/1
Date of Issue: 2005-10-15
Date Received: 2005-10-13
Date Tested: 2005-10-14
Date Completed: 2005-10-15
Next Due Date: 2006-10-14

ATTN:

Mr. Henry Leung

Page:

1 of 1

### **Certificate of Calibration**

#### Item for calibration:

Description

: Integrating Sound Level Meter

Manufacturer Model No. Serial No. Microphone No.

: B&K 2238 : 2394976 : 2407349

: Brüel & Kjær

Equipment No.

: N-01-05

#### Test conditions:

Room Temperatre

: 22 degree Celsius

Relative Humidity

: 65%

### **Test Specifications:**

Performance checking at 94 and 114 dB

### Methodology:

In-house method, according to manufacturer instruction manual

### Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Operation Manager

This test document cannot be reproduced in any way, except in full context, without the prior approval in writing of the laboratory.

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

### **TEST REPORT**

APPLICANT: Cinotech Consultants Limited

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T. 

 Test Report No.:
 C/05/1115-1

 Date of Issue:
 2005-11-15

 Date Received:
 2005-11-14

 Date Tested:
 2005-11-15

 Date Completed:
 2005-11-15

 Next Due Date:
 2006-11-14

ATTN:

Mr. Henry Leung

Page:

1 of 1

### Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2326353 : C13

Project No. Equipment No.

: N-02-01

### **Test conditions:**

Room Temperatre

: 20 degree Celsius

Relative Humidity

: 65%

Pressure

: 1015.2 hPa

### Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### Results:

Sound Pressure Level	Measured SPL	Tolerance	
At 94 dB SPL	94.0	$94.0 \pm 0.1  \mathrm{dB}$	

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Operation Manager

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

### **TEST REPORT**

APPLICANT: Cinotech Consultants Limited

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T. Test Report No.: C/06/60304
Date of Issue: 2006-03-04
Date Received: 2006-03-03
Date Tested: 2006-03-03
Date Completed: 2006-03-04
Next Due Date: 2007-03-04

ATTN:

Mr. Henry Leung

Page:

1 of 1

### Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No. Serial No.

: 4231

Project No.

: 2343007 : C13

Equipment No.

: N-02-02

### **Test conditions:**

Room Temperatre

: 20 degree Celsius

Relative Humidity

: 71%

Pressure

: 1020.1hPa

### Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### Results:

Sound Pressure Level	Measured SPL	Tolerance
At 94 dB SPL	94.0	$94.0 \pm 0.2  \mathrm{dB}$

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Operation Manager

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

# **TEST REPORT**

APPLICANT:

**Cinotech Consultants Limited** 

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T.

Test Report No.:	C/N/50905-1A
Date of Issue:	2005-09-06
Date Received:	2005-09-05
Date Tested:	2005-09-05
Date Completed:	2005-09-06
Next Due Date:	2006-09-05

ATTN:

Mr. Henry Leung

Page:

1 of 1

### Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2412367

Equipment No.

: N-02-03

#### **Test conditions:**

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 62%

Pressure

: 1006.5hPa

### Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	$94.0 \pm 0.1  \mathrm{dB}$
At 114 dB SPL	114.0	$114.0 \pm 0.1  \mathrm{dB}$

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Operation Manager

Patricle

This test document cannot be reproduced in any way, except in full context, without the prior approval in writing of the laboratory.

APPENDIX C ENVIRONMENTAL MONITORING AND AUDIT SCHEDULE

# **Environmental Monitoring for Lai Chi Kok Viaduct Air Quality and Noise Monitoring Schedule for March 2006**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
26-Feb	27-Feb	28-Feb	1-Mar	2-Mar	3-Mar	4-Mar
	1 hr TSP	1 hr TSP	Noise	1 hr TSP		
5-Mar	6-Mar	7-Mar	8-Mar	9-Mar	10-Mar	11-Mar
	1 hr TSP	1 hr TSP Noise			1 hr TSP	
12-Mar	13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar
	1 hr TSP	1 hr TSP Noise		1 hr TSP		
19-Mar	20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar
		1 hr TSP	1 hr TSP Noise	1 hr TSP		
26-Mar	27-Mar	28-Mar	29-Mar	30-Mar	31-Mar	1-Apr
		1 hr TSP		1 hr TSP Noise	1 hr TSP	

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

AM2 Lai Chi Kok Sports Centre NM4 Mei Foo Sun Chuen, Phase 5

NM8a M/F of Nob Hill NM8b 3/F of Nob Hill

NM9 G/F, Hoi Fai House, Hoi Lai Estate

### Environmental Monitoring for Lai Chi Kok Viaduct Tentative Air Quality and Noise Monitoring Schedule for April 2006

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
2-Apr	3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr
	1 hr TSP	1 hr TSP Noise		1 hr TSP		
					24 hrs TSP	
9-Apr	10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr
	1 hr TSP	1 hr TSP Noise		1 hr TSP		
			24 hrs TSP			
16-Apr	17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr
			1 hr TSP	1 hr TSP Noise	1 hr TSP	
			24 hrs TSP			
23-Apr	24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr
		1 hr TSP	1 hr TSP	1 hr TSP		
		24 hrs TSP	Noise			
30-Apr	1-May	2-May	3-May	4-May	5-May	6-May
		1 hr TSP	1 hr TSP Noise	1 hr TSP		
		24 hrs TSP	140150			

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

AM2 Lai Chi Kok Sports Centre NM4 Mei Foo Sun Chuen, Phase 5

NM8a M/F of Nob Hill NM8b 3/F of Nob Hill

NM9 G/F, Hoi Fai House, Hoi Lai Estate

### APPENDIX D WIND DATA

Date	Time	Wind Speed m/s	Direction
1-Mar-2006	0:00	2.2	WSW
1-Mar-2006	1:00	2.7	W
1-Mar-2006	2:00	2.7	WSW
1-Mar-2006	3:00	2.2	W
1-Mar-2006	4:00	2.7	WSW
1-Mar-2006	5:00	2.7	SSW
1-Mar-2006	6:00	2.2	WSW
1-Mar-2006	7:00	1.8	SW
1-Mar-2006	8:00	2.2	W
1-Mar-2006	9:00	2.7	WSW
1-Mar-2006	10:00	3.1	WSW
1-Mar-2006	11:00	3.1	WSW
1-Mar-2006	12:00	4.5	WSW
1-Mar-2006	13:00	5.4	WSW
1-Mar-2006	14:00	4.5	SW
1-Mar-2006	15:00	3.1	WSW
1-Mar-2006	16:00	3.1	SW
1-Mar-2006	17:00	2.2	W
1-Mar-2006	18:00	2.2	WSW
1-Mar-2006	19:00	2.7	WSW
1-Mar-2006	20:00	3.1	WSW
1-Mar-2006	21:00	3.6	WSW
1-Mar-2006	22:00	2.2	SW
1-Mar-2006	23:00	2.2	SW
2-Mar-2006	0:00	2.7	WSW
2-Mar-2006	1:00	2.2	SW
2-Mar-2006	2:00	2.2	WSW
2-Mar-2006	3:00	2.7	WSW
2-Mar-2006	4:00	3.1	WSW
2-Mar-2006	5:00	2.2	WSW
	6:00		SW
2-Mar-2006		1.8	SW
2-Mar-2006	7:00	1.8	WSW
2-Mar-2006	8:00	2.2	
2-Mar-2006 2-Mar-2006	9:00 10:00	2.2 3.1	WNW WNW
2-Mar-2006	11:00	2.7	WNW
2-Mar-2006	12:00	2.2	W
2-Mar-2006	13:00	3.1	WNW
2-Mar-2006	14:00	3.6	WNW
2-Mar-2006	15:00	1.8	WNW
2-Mar-2006	16:00	2.2	WNW
2-Mar-2006	17:00	2.2	W
2-Mar-2006	18:00	0.9	WSW
2-Mar-2006	19:00	0.9	NE
2-Mar-2006	20:00	0	ENE
2-Mar-2006	21:00	0	ENE
2-Mar-2006	22:00	0	
2-Mar-2006	23:00	0	
3-Mar-2006	0:00	0	
3-Mar-2006	1:00	0	
3-Mar-2006	2:00	0	
3-Mar-2006	3:00	0	ENE
3-Mar-2006	4:00	0	
3-Mar-2006	5:00	0	

Date	Time	Wind Speed m/s	Direction
3-Mar-2006	6:00	0	
3-Mar-2006	7:00	0	
3-Mar-2006	8:00	0	
3-Mar-2006	9:00	0.4	WNW
3-Mar-2006	10:00	1.8	WNW
3-Mar-2006	11:00	2.7	WNW
3-Mar-2006	12:00	2.7	WNW
3-Mar-2006	13:00	2.2	WNW
3-Mar-2006	14:00	2.7	N
3-Mar-2006	15:00	2.7	N
3-Mar-2006	16:00	1.3	N
3-Mar-2006	17:00	2.7	N
3-Mar-2006	18:00	1.3	E E
3-Mar-2006	19:00	0	SE
3-Mar-2006	20:00	0.4	S
3-Mar-2006	21:00	0	NE NE
3-Mar-2006	22:00	0.9	W
3-Mar-2006	23:00	0.4	W
4-Mar-2006	0:00	0.4	W
4-Mar-2006	1:00	1.3	W
4-Mar-2006	2:00	2.2	W
4-Mar-2006	3:00	1.8	WNW
4-Mar-2006	4:00	1.8	WNW
4-Mar-2006	5:00	1.3	WNW
4-Mar-2006	6:00	2.7	SSW
4-Mar-2006	7:00	1.8	WSW
4-Mar-2006	8:00	4	W
4-Mar-2006	9:00	3.1	W
4-Mar-2006	10:00	4.5	W
4-Mar-2006	11:00	3.6	WNW
	12:00	3.1	WNW
4-Mar-2006		3.1	WNW
4-Mar-2006	13:00		
4-Mar-2006	14:00	3.6	WNW
4-Mar-2006	15:00 16:00	2.7	WNW WNW
4-Mar-2006			
4-Mar-2006	17:00	0.9	WNW
4-Mar-2006	18:00	0.4	WNW
4-Mar-2006	19:00	1.8	W
4-Mar-2006	20:00	3.1	WNW
4-Mar-2006	21:00	2.2	WNW
4-Mar-2006	22:00	3.1	W
4-Mar-2006	23:00	3.1	WNW
5-Mar-2006	0:00	3.1	WNW
5-Mar-2006	1:00	1.8	WNW
5-Mar-2006	2:00	0.9	WNW
5-Mar-2006	3:00	0	WNW
5-Mar-2006	4:00	0	E
5-Mar-2006	5:00	0	SSE
5-Mar-2006	6:00	0	W
5-Mar-2006	7:00	0.4	SW
5-Mar-2006	8:00	0	WSW
5-Mar-2006	9:00	0.4	S
5-Mar-2006	10:00	0	ESE
5-Mar-2006	11:00	0.4	SSW

Date	Time	Wind Speed m/s	Direction
5-Mar-2006	12:00	2.2	SW
5-Mar-2006	13:00	2.7	WSW
5-Mar-2006	14:00	3.1	WSW
5-Mar-2006	15:00	2.2	WSW
5-Mar-2006	16:00	2.7	WSW
5-Mar-2006	17:00	2.2	SW
5-Mar-2006	18:00	2.2	W
5-Mar-2006	19:00	1.3	SSW
5-Mar-2006	20:00	2.7	SW
5-Mar-2006	21:00	2.7	WSW
5-Mar-2006	22:00	3.1	SW
5-Mar-2006	23:00	0.9	WSW
6-Mar-2006	0:00	2.7	WSW
6-Mar-2006	1:00	1.8	SSW
6-Mar-2006	2:00	3.1	WSW
6-Mar-2006	3:00	3.6	W
6-Mar-2006	4:00	3.1	WSW
6-Mar-2006	5:00	3.1	W
6-Mar-2006	6:00	2.2	W
6-Mar-2006	7:00	0.9	WSW
6-Mar-2006	8:00	1.3	WSW
6-Mar-2006	9:00	0.9	SSW
6-Mar-2006	10:00	1.8	W
6-Mar-2006	11:00	1.3	SW
6-Mar-2006	12:00	0.9	W
6-Mar-2006	13:00	1.8	W
6-Mar-2006	14:00	1.3	W
6-Mar-2006	15:00	0.4	W
6-Mar-2006	16:00	1.3	W
6-Mar-2006	17:00	0.4	W
6-Mar-2006	18:00	0.9	W
6-Mar-2006	19:00	0.9	WNW
6-Mar-2006		0.4	WNW
	20:00	0.4	WNW
6-Mar-2006 6-Mar-2006	21:00 22:00	0.4	
6-Mar-2006	23:00	0	<b></b>
7-Mar-2006		0	<b></b>
7-Mar-2006	0:00 1:00	0	<b></b>
	2:00	0	WNW
7-Mar-2006			WNW
7-Mar-2006 7-Mar-2006	3:00 4:00	0	WNW
		0	
7-Mar-2006	5:00	0	
7-Mar-2006	6:00	0	 CC/M
7-Mar-2006	7:00	0	SSW W
7-Mar-2006	8:00	0.9	
7-Mar-2006	9:00	2.7	WSW
7-Mar-2006	10:00	3.1	SW
7-Mar-2006	11:00	4	WSW
7-Mar-2006	12:00	4.9	WSW
7-Mar-2006	13:00	4.5	W
7-Mar-2006	14:00	4.5	W
7-Mar-2006	15:00	4.9	WNW
7-Mar-2006	16:00	3.6	W
7-Mar-2006	17:00	4	W

Date	Time	Wind Speed m/s	Direction
7-Mar-2006	18:00	3.1	WSW
7-Mar-2006	19:00	3.6	W
7-Mar-2006	20:00	3.1	WNW
7-Mar-2006	21:00	4	W
7-Mar-2006	22:00	4	WSW
7-Mar-2006	23:00	4	WSW
8-Mar-2006	0:00	3.6	WSW
8-Mar-2006	1:00	4	WSW
8-Mar-2006	2:00	4	WSW
8-Mar-2006	3:00	3.6	WSW
8-Mar-2006	4:00	2.2	WSW
8-Mar-2006	5:00	2.7	WSW
8-Mar-2006	6:00	3.6	WSW
8-Mar-2006	7:00	3.6	WSW
8-Mar-2006	8:00	2.7	WSW
8-Mar-2006	9:00	3.6	WSW
8-Mar-2006	10:00	4.5	W
8-Mar-2006	11:00	4	WSW
8-Mar-2006	12:00	3.6	WSW
8-Mar-2006	13:00	4	WSW
8-Mar-2006	14:00	3.6	W
8-Mar-2006	15:00	3.6	WNW
8-Mar-2006	16:00	1.8	WNW
8-Mar-2006	17:00	1.8	W
8-Mar-2006	18:00	1.8	W
8-Mar-2006	19:00	2.2	W
8-Mar-2006	20:00	0	W
8-Mar-2006	21:00	0.4	WNW
8-Mar-2006	22:00	0.9	WNW
8-Mar-2006	23:00	0	WNW
9-Mar-2006	0:00	0.4	W
9-Mar-2006	1:00	0.4	
9-Mar-2006	2:00	0	
9-Mar-2006	3:00	0	
9-Mar-2006	4:00	0	
9-Mar-2006	5:00	0	
9-Mar-2006	6:00	0	
9-Mar-2006	7:00	0	
		0	
9-Mar-2006	8:00	0.9	WNW
9-Mar-2006	9:00 10:00		WNW
9-Mar-2006		1.8	
9-Mar-2006	11:00	1.3	WNW
9-Mar-2006	12:00	0.4	WNW
9-Mar-2006	13:00	2.7	W M/N/A/
9-Mar-2006	14:00		WNW
9-Mar-2006	15:00	1.8	NNE
9-Mar-2006	16:00	1.8	NE NE
9-Mar-2006	17:00	2.2	NE NE
9-Mar-2006	18:00	1.8	ENE
9-Mar-2006	19:00	1.3	<u>E</u>
9-Mar-2006	20:00	0	ESE
9-Mar-2006	21:00	0	ENE
9-Mar-2006	22:00	0	
9-Mar-2006	23:00	0	

Date	Time	Wind Speed m/s	Direction
10-Mar-2006	0:00	0	
10-Mar-2006	1:00	0	
10-Mar-2006	2:00	0	
10-Mar-2006	3:00	0	
10-Mar-2006	4:00	0	
10-Mar-2006	5:00	0	
10-Mar-2006	6:00	0	ENE
10-Mar-2006	7:00	0	SSE
10-Mar-2006	8:00	0	
10-Mar-2006	9:00	0	WNW
10-Mar-2006	10:00	2.2	W
10-Mar-2006	11:00	2.7	W
10-Mar-2006	12:00	4	WSW
10-Mar-2006	13:00	4.5	WSW
10-Mar-2006	14:00	3.6	WNW
10-Mar-2006	15:00	3.6	WNW
10-Mar-2006	16:00	4.5	WNW
10-Mar-2006	17:00	3.6	WNW
10-Mar-2006	18:00	3.6	W
10-Mar-2006	19:00	2.2	WSW
10-Mar-2006	20:00	2.2	WSW
10-Mar-2006	21:00	0.4	WNW
10-Mar-2006	22:00	0.4	WSW
10-Mar-2006	23:00	0.9	W
11-Mar-2006	0:00	1.8	SSW
11-Mar-2006	1:00	1.8	WSW
11-Mar-2006	2:00	0.4	W
11-Mar-2006	3:00	0.4	WNW
11-Mar-2006	4:00	1.3	W
11-Mar-2006	5:00	0.4	WSW
11-Mar-2006	6:00	2.2	W
		2.7	WNW
11-Mar-2006	7:00		
11-Mar-2006	8:00	3.1	W W
11-Mar-2006 11-Mar-2006	9:00	1.8 3.1	W
11-Mar-2006	10:00	2.7	WSW
	11:00		
11-Mar-2006	12:00	1.3	WSW
11-Mar-2006	13:00	1.8	W
11-Mar-2006	14:00	3.6	WSW
11-Mar-2006	15:00	1.8	W
11-Mar-2006	16:00	0.9	W
11-Mar-2006	17:00	1.3	W
11-Mar-2006	18:00	1.3	WSW
11-Mar-2006	19:00	0.9	WSW
11-Mar-2006	20:00	1.3	S
11-Mar-2006	21:00	0.4	S
11-Mar-2006	22:00	1.3	SSW
11-Mar-2006	23:00	0.9	SSW
12-Mar-2006	0:00	0.4	SSW
12-Mar-2006	1:00	0.4	S
12-Mar-2006	2:00	0.4	SW
12-Mar-2006	3:00	0	WSW
12-Mar-2006	4:00	0	W
12-Mar-2006	5:00	0	SW

Date	Time	Wind Speed m/s	Direction		
12-Mar-2006	6:00	0			
12-Mar-2006	7:00	0.4	W		
12-Mar-2006	8:00	0.4	W		
12-Mar-2006	9:00	0	W		
12-Mar-2006	10:00	0.9	SSW		
12-Mar-2006	11:00	0.4	SW		
12-Mar-2006	12:00	1.3	WNW		
12-Mar-2006	13:00	2.2	W		
12-Mar-2006	14:00	0.9	W		
12-Mar-2006	15:00	0.9	WSW		
12-Mar-2006	16:00	0.4	SSW		
12-Mar-2006	17:00	0.4	W		
12-Mar-2006	18:00	2.7	WNW		
12-Mar-2006	19:00	4	WNW		
12-Mar-2006	20:00	3.6	WNW		
12-Mar-2006	21:00	3.1	W		
12-Mar-2006	22:00	3.6	WSW		
12-Mar-2006	23:00	4	WSW		
13-Mar-2006	0:00	3.6	WNW		
13-Mar-2006	1:00	4	WNW		
13-Mar-2006	2:00	3.6	WSW		
13-Mar-2006	3:00	5.8	WNW		
13-Mar-2006	4:00	4.9	WNW		
13-Mar-2006	5:00	3.1	WSW		
13-Mar-2006	6:00	3.1	WSW		
	7:00	2.7	SW		
13-Mar-2006 13-Mar-2006	8:00	2.7	WSW		
13-Mar-2006	9:00	4	WNW		
			WSW		
13-Mar-2006	10:00 11:00	2.7	WSW		
13-Mar-2006			WSW		
13-Mar-2006	12:00	2.7	W		
13-Mar-2006	13:00	1.8			
13-Mar-2006	14:00	3.1	WSW		
13-Mar-2006	15:00	2.2	WSW		
13-Mar-2006	16:00	2.2	SW		
13-Mar-2006	17:00	2.7	WSW		
13-Mar-2006	18:00	1.8	WSW		
13-Mar-2006	19:00	2.2	WSW		
13-Mar-2006	20:00	3.1	WSW		
13-Mar-2006	21:00	3.1	WNW		
13-Mar-2006	22:00	2.7	WNW		
13-Mar-2006	23:00	3.6	WNW		
14-Mar-2006	0:00	3.1	WNW		
14-Mar-2006	1:00	1.3	WNW		
14-Mar-2006	2:00	2.7	WNW		
14-Mar-2006	3:00	3.6	WNW		
14-Mar-2006	4:00	4	WNW		
14-Mar-2006	5:00	4.9	WNW		
14-Mar-2006	6:00	3.1	WNW		
14-Mar-2006	7:00	3.1	WNW		
14-Mar-2006	8:00	1.8	WNW		
14-Mar-2006	9:00	2.2	WSW		
14-Mar-2006	10:00	1.8	WNW		
14-Mar-2006	11:00	3.1	WNW		

Date	Time	Wind Speed m/s	Direction
14-Mar-2006	12:00	4	WNW
14-Mar-2006	13:00	3.6	WNW
14-Mar-2006	14:00	2.7	WNW
14-Mar-2006	15:00	3.6	W
14-Mar-2006	16:00	3.6	WNW
14-Mar-2006	17:00	2.2	WNW
14-Mar-2006	18:00	1.8	WNW
14-Mar-2006	19:00	0.4	SSW
14-Mar-2006	20:00	0.4	SW
14-Mar-2006	21:00	0.9	SSW
14-Mar-2006	22:00	0.4	SSW
14-Mar-2006	23:00	0	WNW
15-Mar-2006	0:00	0	WNW
15-Mar-2006	1:00	0.4	WNW
15-Mar-2006	2:00	0	WNW
15-Mar-2006	3:00	0	
15-Mar-2006	4:00	0	WSW
15-Mar-2006	5:00	0.9	WSW
15-Mar-2006	6:00	1.8	WSW
15-Mar-2006	7:00	1.8	SSW
15-Mar-2006	8:00	1.8	SW
15-Mar-2006	9:00	1.8	WSW
15-Mar-2006	10:00	1.3	WSW
15-Mar-2006	11:00	0.9	WNW
15-Mar-2006	12:00	1.8	WNW
15-Mar-2006	13:00	1.8	WSW
15-Mar-2006	14:00	1.8	W
15-Mar-2006	15:00	2.2	WNW
15-Mar-2006	16:00	1.3	WNW
15-Mar-2006	17:00	0.9	W
15-Mar-2006	18:00	0.4	WNW
15-Mar-2006	19:00	1.3	W
15-Mar-2006	20:00	0.9	W
15-Mar-2006	21:00	0.9	W
15-Mar-2006	22:00	0	VV
15-Mar-2006	23:00	0.4	W
16-Mar-2006	0:00	0.4	NW
16-Mar-2006	1:00	0.4	1477
16-Mar-2006	2:00	0	
16-Mar-2006	3:00	0	
16-Mar-2006	4:00	0.4	W
16-Mar-2006	5:00	0.4	
16-Mar-2006	6:00	0	SSE
16-Mar-2006	7:00	0	
16-Mar-2006	8:00	0	
			 Q\//
16-Mar-2006	9:00	0 0	SW NW
16-Mar-2006	10:00		WNW
16-Mar-2006	11:00	1.3	
16-Mar-2006	12:00	1.3	WNW
16-Mar-2006	13:00	1.3	WNW
16-Mar-2006	14:00	3.6	NE NE
16-Mar-2006	15:00	3.6	NE NE
16-Mar-2006	16:00	3.1	NE NE
16-Mar-2006	17:00	2.7	NE

Date	Time	Wind Speed m/s	Direction		
16-Mar-2006	18:00	0.4	ENE		
16-Mar-2006	19:00	0	NE		
16-Mar-2006	20:00	0	ENE		
16-Mar-2006	21:00	0			
16-Mar-2006	22:00	0			
16-Mar-2006	23:00	0			
17-Mar-2006	0:00	0			
17-Mar-2006	1:00	0	WNW		
17-Mar-2006	2:00	0	W		
17-Mar-2006	3:00	0	W		
17-Mar-2006	4:00	0			
17-Mar-2006	5:00	0	W		
17-Mar-2006	6:00	0			
17-Mar-2006	7:00	0			
17-Mar-2006	8:00	1.8	WSW		
17-Mar-2006	9:00	3.1	WSW		
17-Mar-2006	10:00	3.1	WSW		
17-Mar-2006	11:00	3.6	WSW		
17-Mar-2006	12:00	3.6	WSW		
17-Mar-2006	13:00	3.6	WSW		
17-Mar-2006	14:00	3.1	WSW		
17-Mar-2006	15:00	1.8	SSW		
17-Mar-2006	16:00		SSW		
		1.8	SSW		
17-Mar-2006	17:00	1.8	WSW		
17-Mar-2006	18:00				
17-Mar-2006	19:00	3.1	W		
17-Mar-2006	20:00	1.3	WSW		
17-Mar-2006	21:00	0.4	SSW		
17-Mar-2006	22:00	0.4	SSW		
17-Mar-2006	23:00	0	SSW		
18-Mar-2006	0:00	0	SSW		
18-Mar-2006	1:00	0	W		
18-Mar-2006	2:00	1.3	W		
18-Mar-2006	3:00	0.9	W		
18-Mar-2006	4:00	0			
18-Mar-2006	5:00	0			
18-Mar-2006	6:00	0			
18-Mar-2006	7:00	0			
18-Mar-2006	8:00	0			
18-Mar-2006	9:00	0			
18-Mar-2006	10:00	0.4	W		
18-Mar-2006	11:00	0.4	WNW		
18-Mar-2006	12:00	0.9	WNW		
18-Mar-2006	13:00	1.8	N		
18-Mar-2006	14:00	1.8	N		
18-Mar-2006	15:00	3.1	NE		
18-Mar-2006	16:00	2.7	E		
18-Mar-2006	17:00	3.6	NE		
18-Mar-2006	18:00	2.2	NE		
18-Mar-2006	19:00	0.4	ENE		
18-Mar-2006	20:00	0	NE		
18-Mar-2006	21:00	0	ESE		
18-Mar-2006	22:00	0			
18-Mar-2006	23:00	0			

Date	Time	Wind Speed m/s	Direction		
19-Mar-2006	0:00	0			
19-Mar-2006	1:00	0			
19-Mar-2006	2:00	0			
19-Mar-2006	3:00	0			
19-Mar-2006	4:00	0			
19-Mar-2006	5:00	0			
19-Mar-2006	6:00	0	SW		
19-Mar-2006	7:00	0.9	W		
19-Mar-2006	8:00	0	WSW		
19-Mar-2006	9:00	1.8	WNW		
19-Mar-2006	10:00	3.1	WNW		
19-Mar-2006	11:00	4.5	WSW		
19-Mar-2006	12:00	4	WSW		
19-Mar-2006	13:00	4.5	SSW		
19-Mar-2006	14:00	4.5	SSW		
19-Mar-2006	15:00	4	WSW		
19-Mar-2006	16:00	4	SW		
19-Mar-2006	17:00	4.5	WSW		
19-Mar-2006	18:00	4.5	WSW		
19-Mar-2006	19:00	5.4	WSW		
19-Mar-2006	20:00	4.9	WSW		
19-Mar-2006	21:00	4.5	WSW		
19-Mar-2006	22:00	4	SW		
19-Mar-2006	23:00	4	WSW		
20-Mar-2006	0:00	3.6	W		
20-Mar-2006	1:00	4.5	WNW		
20-Mar-2006	2:00	4	WSW		
20-Mar-2006	3:00	4.5	W		
20-Mar-2006	4:00	3.1	W		
20-Mar-2006	5:00	4	SW		
20-Mar-2006	6:00	3.6	WSW		
20-Mar-2006	7:00	3.6	WSW		
20-Mar-2006	8:00	4	WSW		
20-Mar-2006	9:00	4.9	WSW		
20-Mar-2006	10:00	4.5	W		
20-Mar-2006	11:00	4.5	W		
20-Mar-2006	12:00	4.5	WSW		
20-Mar-2006	13:00	4.5	W		
20-Mar-2006	14:00	4.5	WSW		
20-Mar-2006	15:00	4.5	W		
20-Mar-2006	16:00	4.5	W		
	17:00	4	WSW		
20-Mar-2006		4	W		
20-Mar-2006 20-Mar-2006	18:00 19:00	3.6	W		
		2.7	W		
20-Mar-2006 20-Mar-2006	20:00		WNW		
20-Mar-2006 20-Mar-2006	21:00 22:00	3.6	W		
		3.6	W		
20-Mar-2006	23:00	3.6			
21-Mar-2006	0:00	1.8	W		
21-Mar-2006	1:00	1.8	W		
21-Mar-2006	2:00	1.8	W		
21-Mar-2006	3:00	1.8	WSW		
21-Mar-2006	4:00	1.3	WSW		
21-Mar-2006	5:00	0.4	SW		

Date	Time	Wind Speed m/s	Direction
21-Mar-2006	6:00	0.4	W
21-Mar-2006	7:00	0.4	SW
21-Mar-2006	8:00	0.4	S
21-Mar-2006	9:00	0.9	W
21-Mar-2006	10:00	0	WSW
21-Mar-2006	11:00	0.4	SW
21-Mar-2006	12:00	0.4	WNW
21-Mar-2006	13:00	1.8	N
21-Mar-2006	14:00	2.7	WNW
21-Mar-2006	15:00	2.2	W
21-Mar-2006	16:00	1.8	W
21-Mar-2006	17:00	1.3	WNW
21-Mar-2006	18:00	0.9	W
21-Mar-2006	19:00	0.4	W
21-Mar-2006	20:00	1.3	W
21-Mar-2006	21:00	0	W
21-Mar-2006	22:00	0	V V
21-Mar-2006	23:00	0	
22-Mar-2006	0:00	0	WSW
22-Mar-2006	1:00	0.4	SSW
22-Mar-2006	2:00	0.4	SW
22-Mar-2006 22-Mar-2006	3:00	0.4	W
22-Mar-2006	4:00	1.3	WNW
22-Mar-2006	5:00	0.9	WSW
22-Mar-2006	6:00	1.3	W
22-Mar-2006	7:00	1.3	WSW
22-Mar-2006 22-Mar-2006	8:00	0.9	W
	9:00	0.9	SW
22-Mar-2006		1.3	SSW
22-Mar-2006 22-Mar-2006	10:00 11:00	1.3	SW
22-Mar-2006	12:00	0.9	WSW
22-Mar-2006	13:00	1.3	NNE
22-Mar-2006	14:00	2.7	WNW
22-Mar-2006	15:00	1.3	W 
22-Mar-2006	16:00	0.4	
22-Mar-2006	17:00	2.7	NNE
22-Mar-2006	18:00	2.7	N N
22-Mar-2006	19:00	0	NNE
22-Mar-2006	20:00	0	SW
22-Mar-2006	21:00	0.9	WNW
22-Mar-2006	22:00	0.4	WNW
22-Mar-2006	23:00	0	WSW
23-Mar-2006	0:00	0	
23-Mar-2006	1:00	0	SSW
23-Mar-2006	2:00	0	
23-Mar-2006	3:00	0	WSW
23-Mar-2006	4:00	0	
23-Mar-2006	5:00	0	SSE
23-Mar-2006	6:00	0	SSW
23-Mar-2006	7:00	0	S
23-Mar-2006	8:00	0.9	N
23-Mar-2006	9:00	1.8	N
23-Mar-2006	10:00	2.7	NNE
23-Mar-2006	11:00	4	NNE

Date	Time	Wind Speed m/s	Direction		
23-Mar-2006	12:00	4.9	NNE		
23-Mar-2006	13:00	2.7	NNE		
23-Mar-2006	14:00	3.6	NE		
23-Mar-2006	15:00	0.4	ENE		
23-Mar-2006	16:00	0.4	E		
23-Mar-2006	17:00	0.9	<u>=</u> E		
23-Mar-2006	18:00	0.4	WSW		
23-Mar-2006	19:00	0.4	WNW		
23-Mar-2006	20:00	0.4	WNW		
23-Mar-2006	21:00	0	WSW		
23-Mar-2006	22:00	0.4	WSW		
23-Mar-2006	23:00	2.7	SSW		
24-Mar-2006	0:00	3.1	WSW		
24-Mar-2006	1:00	4	WSW		
24-Mar-2006	2:00	4.9	W		
24-Mar-2006	3:00	3.6	WSW		
24-Mar-2006	4:00	4.9	W		
24-Mar-2006	5:00	3.1	W		
24-Mar-2006	6:00	3.6	W		
24-Mar-2006	7:00	3.1	W		
24-Mar-2006	8:00	3.6	WNW		
	9:00	3.0	WNW		
24-Mar-2006					
24-Mar-2006	10:00	4.5	W		
24-Mar-2006	11:00	3.1	WNW		
24-Mar-2006	12:00	2.7	SSW		
24-Mar-2006	13:00	2.2	WSW		
24-Mar-2006	14:00	0.9	WNW		
24-Mar-2006	15:00	1.3	WNW		
24-Mar-2006	16:00	1.8	WNW		
24-Mar-2006	17:00	2.2	W		
24-Mar-2006	18:00	3.1	WSW		
24-Mar-2006	19:00	3.6	WSW		
24-Mar-2006	20:00	4	WSW		
24-Mar-2006	21:00	3.6	SW		
24-Mar-2006	22:00	3.1	WSW		
24-Mar-2006	23:00	2.7	WNW		
25-Mar-2006	0:00	3.1	WNW		
25-Mar-2006	1:00	1.8	W		
25-Mar-2006	2:00	1.3	WSW		
25-Mar-2006	3:00	1.8	W		
25-Mar-2006	4:00	3.1	WSW		
25-Mar-2006	5:00	4.9	WSW		
25-Mar-2006	6:00	4.5	WSW		
25-Mar-2006	7:00	4	WSW		
25-Mar-2006	8:00	3.6	WSW		
25-Mar-2006	9:00	2.7	WSW		
25-Mar-2006	10:00	2.2	WSW		
25-Mar-2006	11:00	1.8	WSW		
25-Mar-2006	12:00	2.7	WNW		
25-Mar-2006	13:00	3.1	WNW		
25-Mar-2006	14:00	2.7	WNW		
25-Mar-2006	15:00	2.2	WSW		
25-Mar-2006	16:00	2.2	W		
25-Mar-2006	17:00	2.7	W		

Date	Time	Wind Speed m/s	Direction
25-Mar-2006	18:00	2.2	WNW
25-Mar-2006	19:00	3.1	SW
25-Mar-2006	20:00	3.1	WSW
25-Mar-2006	21:00	3.1	SW
25-Mar-2006	22:00	3.6	WSW
25-Mar-2006	23:00	2.7	WSW
26-Mar-2006	0:00	3.1	WSW
26-Mar-2006	1:00	2.7	WSW
26-Mar-2006	2:00	1.8	WSW
26-Mar-2006	3:00	0.4	W
26-Mar-2006	4:00	1.3	WNW
26-Mar-2006	5:00	1.8	WNW
26-Mar-2006	6:00	1.8	W
26-Mar-2006	7:00	1.8	WNW
26-Mar-2006	8:00	0.9	WNW
26-Mar-2006	9:00	0.4	WNW
26-Mar-2006	10:00	1.3	WSW
26-Mar-2006	11:00	1.3	WSW
26-Mar-2006	12:00	0.9	WSW
26-Mar-2006	13:00	3.6	WSW
26-Mar-2006	14:00	2.7	WSW
26-Mar-2006	15:00	1.3	SSW
26-Mar-2006	16:00	2.2	W
26-Mar-2006	17:00	1.8	W
26-Mar-2006	18:00	1.3	SSW
26-Mar-2006	19:00	2.2	WSW
26-Mar-2006	20:00	2.2	SW
26-Mar-2006	21:00	1.8	SW
26-Mar-2006	22:00	2.2	SSW
26-Mar-2006	23:00	2.2	SSW
27-Mar-2006	0:00	2.7	SSW
27-Mar-2006	1:00	2.2	SSW
27-Mar-2006	2:00	2.2	WSW
27-Mar-2006	3:00	1.8	WSW
27-Mar-2006	4:00	1.8	SW
27-Mar-2006	5:00	1.8	SW
27-Mar-2006	6:00	2.7	WSW
27-Mar-2006	7:00	2.2	WSW
27-Mar-2006	8:00	1.8	WSW
27-Mar-2006	9:00	0.9	SW
27-Mar-2006	10:00	1.3	SSW
27-Mar-2006	11:00	1.8	SSW
27-Mar-2006	12:00	2.2	W
27-Mar-2006	13:00	1.3	WNW
27-Mar-2006	14:00	1.3	WNW
27-Mar-2006	15:00	0.4	WNW
27-Mar-2006	16:00	0.4	WNW
27-Mar-2006	17:00	0.4	WNW
27-Mar-2006	18:00	0.4	WNW
27-Mar-2006	19:00	1.8	W
27-Mar-2006	20:00	1.3	WNW
27-Mar-2006 27-Mar-2006	21:00	0.4	W
	22:00	4.5	WNW
27-Mar-2006		2.2	W
27-Mar-2006	23:00	۷.۷	٧٧

Date	Time	Wind Speed m/s	Direction
28-Mar-2006	0:00	1.8	W
28-Mar-2006	1:00	0.9	SW
28-Mar-2006	2:00	1.3	WNW
28-Mar-2006	3:00	2.7	WNW
28-Mar-2006	4:00	1.3	SSW
28-Mar-2006	5:00	2.2	WNW
28-Mar-2006	6:00	3.1	W
28-Mar-2006	7:00	2.2	WSW
28-Mar-2006	8:00	2.2	WSW
28-Mar-2006	9:00	3.6	WNW
28-Mar-2006	10:00	4	WNW
28-Mar-2006	11:00	4	WNW
28-Mar-2006	12:00	3.6	WNW
28-Mar-2006	13:00	2.2	WNW
28-Mar-2006	14:00	2.2	WNW
28-Mar-2006	15:00	2.2	WNW
28-Mar-2006	16:00	1.8	NW
28-Mar-2006	17:00	2.2	W
28-Mar-2006	18:00	1.8	WSW
28-Mar-2006	19:00	0.9	W
28-Mar-2006	20:00	0	S
28-Mar-2006	21:00	0	S
28-Mar-2006	22:00	0	
28-Mar-2006	23:00	0	
29-Mar-2006	0:00	0	
29-Mar-2006	1:00	0	
29-Mar-2006	2:00	0	
29-Mar-2006	3:00	0	
29-Mar-2006	4:00	0	
29-Mar-2006	5:00	0	
29-Mar-2006	6:00	0	
29-Mar-2006	7:00	1.3	W
29-Mar-2006	8:00	4.5	W
29-Mar-2006	9:00	4.5	WNW
29-Mar-2006	10:00	5.8	WNW
29-Mar-2006	11:00	4.5	WNW
29-Mar-2006	12:00	4.9	WNW
29-Mar-2006	13:00	4	WNW
29-Mar-2006	14:00	4	WNW
29-Mar-2006	15:00	4	WNW
29-Mar-2006	16:00	4	WNW
29-Mar-2006	17:00	4	W
29-Mar-2006	18:00	3.6	WSW
29-Mar-2006	19:00	3.6	WSW
29-Mar-2006	20:00	3.6	WSW
29-Mar-2006	21:00	2.7	WSW
29-Mar-2006	22:00	2.7	WSW
29-Mar-2006	23:00	2.7	SW
30-Mar-2006	0:00	2.7	WSW
30-Mar-2006	1:00	2.7	WSW
30-Mar-2006	2:00	3.1	WNW
	3:00	3.6	WNW
3()= \//2r_ //			
30-Mar-2006 30-Mar-2006	4:00	2.2	WSW

Date	Time	Wind Speed m/s	Direction	
30-Mar-2006	6:00	0.9	W	
30-Mar-2006	7:00	0.4	WNW	
30-Mar-2006	8:00	0.9	W	
30-Mar-2006	9:00	1.8	WNW	
30-Mar-2006	10:00	1.3	WSW	
30-Mar-2006	11:00	1.3	W	
30-Mar-2006	12:00	2.2	N	
30-Mar-2006	13:00	4	W	
30-Mar-2006	14:00	3.6	W	
30-Mar-2006	15:00	3.1	W	
30-Mar-2006	16:00	4	W	
30-Mar-2006	17:00	3.1	W	
30-Mar-2006	18:00	2.2	W	
30-Mar-2006	19:00	2.2	W	
30-Mar-2006	20:00	1.3	W	
30-Mar-2006	21:00	1.3	SW	
30-Mar-2006	22:00	2.7	WSW	
30-Mar-2006	23:00	2.7	WNW	
31-Mar-2006	0:00	2.7	WSW	
31-Mar-2006	1:00	2.2	W	
31-Mar-2006	2:00	1.8	SSW	
31-Mar-2006	3:00	2.2	WSW	
31-Mar-2006	4:00	2.2	WSW	
31-Mar-2006	5:00	2.7	WSW	
31-Mar-2006	6:00	1.8	W	
31-Mar-2006	7:00	2.7	WSW	
31-Mar-2006	8:00	3.1	WSW	
31-Mar-2006	9:00	2.2	WSW	
31-Mar-2006	10:00	1.8	WSW	
31-Mar-2006	11:00	2.2	WSW	
31-Mar-2006	12:00	2.7	WSW	
31-Mar-2006	13:00	3.6	W	
31-Mar-2006	14:00	2.7	W	
31-Mar-2006	15:00	3.6	W	
31-Mar-2006	16:00	3.6	W	
31-Mar-2006	17:00	3.6	WSW	
31-Mar-2006	18:00	2.7	W	
31-Mar-2006	19:00	2.7	W	
31-Mar-2006	20:00	3.6	WNW	
31-Mar-2006	21:00	3.1	WSW	
31-Mar-2006	22:00	2.7	WSW	
31-Mar-2006	23:00	3.6	WSW	


### APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

# Appendix E - 1-hour TSP Monitoring Results

### Location AM 2 - Lai Chi Kok Sports Centre

Date	Weather	Filter W	eight (g)	Flow Rate	e (m³/min.)	Elaps	e Time	Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m <sup>3</sup> /min)	$(m^3)$	Time(hrs.)	(µg/m <sup>3</sup> )
2-Mar-06	Sunny	2.8991	2.9182	1.24	1.24	3914.0	3915.0	283.3	769.4	0.0191	1.24	74.6	1.0	256.0
6-Mar-06	Cloudy	2.8774	2.8926	1.22	1.22	3939.0	3940.0	291.4	763.5	0.0152	1.22	73.3	1.0	207.3
7-Mar-06	Cloudy	2.8614	2.8816	1.22	1.22	3940.0	3941.0	293.8	763.5	0.0202	1.22	73.8	1.0	273.8
10-Mar-06	Sunny	2.8700	2.8807	1.21	1.21	3965.0	3966.0	298.4	762.5	0.0107	1.21	72.5	1.0	147.6
13-Mar-06	Cloudy	2.8966	2.9112	1.24	1.24	3966.0	3967.0	284.7	768.2	0.0146	1.24	74.4	1.0	196.3
14-Mar-06	Cloudy	2.8899	2.8986	1.24	1.24	3967.0	3968.0	283.2	770.2	0.0087	1.24	74.7	1.0	116.5
16-Mar-06	Sunny	2.9019	2.9149	1.23	1.23	3992.0	3993.0	289.5	762.9	0.0130	1.23	73.5	1.0	176.8
21-Mar-06	Cloudy	2.8805	2.9003	1.22	1.22	3993.0	3994.0	293.4	760.2	0.0198	1.22	73.0	1.0	271.4
22-Mar-06	Cloudy	2.8831	2.8909	1.22	1.22	4018.0	4019.0	295.1	769.3	0.0078	1.22	73.2	1.0	106.6
23-Mar-06	Cloudy	2.8635	2.8783	1.20	1.20	4019.0	4020.0	298.4	757.8	0.0148	1.20	72.3	1.0	204.8
28-Mar-06	Sunny	2.8579	2.8644	1.22	1.22	4044.0	4045.0	295.1	762.4	0.0065	1.22	73.3	1.0	88.7
30-Mar-06	Sunny	2.8477	2.8587	1.22	1.22	4045.1	4046.1	294.9	764.2	0.0110	1.22	73.4	1.0	149.9
31-Mar-06	Sunny	2.8886	2.9097	1.22	1.22	4046.1	4047.1	296.3	762.5	0.0211	1.22	73.1	1.0	288.5
													Min	88.7
													Max	288.5
													Average	191.1

### 1-hr TSP Levels



Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin Contract HY/2003/01 - Lai Chi Kok Viaduct

Title

Graphical Presentation of 1-hour TSP Impact Monitoring Results

Scale N.T.S

Project No. MA3024

Date Appendix
Mar 06 E




APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

## **Appendix F - 24-hour TSP Monitoring Results**

### Location AM 2 - Lai Chi Kok Sports Centre

Date	Weather	Filter W	eight (g)	Flow Rate	e (m³/min.)	Elaps	e Time	Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m <sup>3</sup> /min)	$(m^3)$	Time(hrs.)	(µg/m³)
3-Mar-06	Cloudy	2.8864	3.0909	1.23	1.23	3915.0	3939.0	287.0	766.9	0.2045	1.23	1776.6	24.0	115.1
9-Mar-06	Sunny	2.8868	3.1842	1.22	1.22	3941.0	3965.0	292.9	765.3	0.2974	1.22	1758.0	24.0	169.2
15-Mar-06	Cloudy	2.8639	3.1251	1.23	1.23	3968.0	3992.0	289.2	766.2	0.2612	1.23	1769.5	24.0	147.6
21-Mar-06	Cloudy	2.8951	3.1592	1.22	1.22	3994.0	4018.0	295.1	760.1	0.2641	1.22	1750.3	24.0	150.9
27-Mar-06	Cloudy	2.8541	3.0147	1.23	1.23	4020.0	4044.0	292.1	760.7	0.1606	1.23	1765.9	24.0	90.9
													Min	90.9
													Max	169.2
													Average	134.7

### 24-hr TSP Levels



Title

Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin Contract HY/2003/01 - Lai Chi Kok Viaduct

Graphical Presentation of 24-hour TSP Impact Monitoring Results

Scale Project No. MA

N.T.S MA3024

Date Appendix F



APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

### Appendix G - Noise Monitoring Results

Location N	ocation NM4 - Mei Foo Sun Chuen, Phase 5													
Date	Time	Weather	Measu	red Nois	e Level	Baseline Level	Construction Noise Level	Remarks						
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>							
1-Mar-06	16:00	Cloudy	76.8	79.0	74.0		73.8							
7-Mar-06	11:00	Fine	80.2	82.0	76.0		79.1	Except on 7 & 14 Mar at when						
14-Mar-06	14:20	Cloudy	77.8	79.5	75.0		75.6	construction noise was found						
16-Mar-06	13:04	Fine	75.9	79.0	72.0	73.8	71.7	dominant, road traffic noise from						
21-Mar-06	15:05	Cloudy	75.7	77.5	72.5	75.0	71.2	Ching Cheung Road was identified						
21-Mar-06	15:40	Cloudy	76.5	78.5	75.5		73.1	as the major noise source during the						
22-Mar-06	13:45	Cloudy	75.1	77.0	72.0		69.2	monitoring.						
30-Mar-06	15:00	Sunny	74.8	78.5	70.5		67.9							

Location N	Location NM8a - M/F of Nob Hill									
Date	Time	Weather	Unit: dB (A) (30-min)			Remarks				
			L <sub>eq</sub>	L <sub>10</sub>	L 90					
1-Mar-06	14:00	Cloudy	73.4	77.0	71.5					
7-Mar-06	10:00	Fine	73.7	75.0	70.5	Road traffic noise from Ching Cheung Road				
14-Mar-06	13:35	Cloudy	72.0	75.5	69.0	was identified as the major noise source.				
22-Mar-06	15:40	Cloudy	71.8	74.0	68.0	was identified as the major hoise source.				
30-Mar-06	13:00	Sunny	72.6	75.5	68.0					

Location N	Location NM8b - 3/F of Nob Hill									
Date	Time	Weather	Unit: dB (A) (30-min)			Remarks				
			L <sub>eq</sub>	L <sub>10</sub>	L 90					
1-Mar-06	14:50	Cloudy	75.1	76.5	70.5					
7-Mar-06	9:15	Fine	76.5	77.5	72.0	Road traffic noise from Ching Cheung Road				
14-Mar-06	13:00	Cloudy	78.0	80.0	74.5	was identified as the major noise source.				
22-Mar-06	15:00	Cloudy	76.7	79.0	73.0	was identified as the major hoise source.				
30-Mar-06	13:50	Sunny	74.8	76.5	68.5					

Location NM9 - Hoi Lai Estate								
Date	Time	Weather	Unit: c	Unit: dB (A) (30-		Remarks		
			L <sub>eq</sub>	L <sub>10</sub>	L 90			
1-Mar-06	11:00	Cloudy	66.4	68.5	63.5			
7-Mar-06	13:20	Fine	68.7	78.0	64.5			
14-Mar-06	15:30	Cloudy	72.2		65.5	-		
22-Mar-06	11:25	Cloudy	68.9		65.0			
30-Mar-06	16:00	Sunny	70.6	74.5	69.5			


<sup>#</sup> Construction Noise Level (Leq) = Measured Noise Level (Leq) - Baseline Noise Level (Leq)


### Appendix G - Noise Monitoring Results


### Restricted Hours - 19:00 to 23:00 on normal weekdays

Location NM9 - Hoi Lai Estate								
Dete	т:	M/ (l	dB (A) (5-min)					
Date	Time	Weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>		
	21:05		63.8	67.5	59.5			
2-Mar-06	21:10	Cloudy	64.0	67.5	60.0	64.1		
	21:15		64.4	68.0	60.5			
	20:35		63.9	67.0	60.5			
10-Mar-06	20:40	Cloudy	64.4	67.5	61.0	64.1		
	20:45		64.0	67.5	61.0			
	21:00	Cloudy	63.7	67.0	60.5			
16-Mar-06	21:05		63.9	67.5	60.5	64.1		
	21:10		64.7	67.5	61.5			
	20:55		63.8	67.5	60.5			
23-Mar-06	21:00	Cloudy	64.5	68.5	61.0	64.1		
	21:05		64.0	68.0	60.5			
	20:57		64.9	68.5	60.5			
31-Mar-06	21:02	21:02 Cloudy	64.0	67.0	61.0	64.3		
	21:07		63.9	67.5	61.0			

<sup>#</sup> Construction Noise Level (Leq) = Measured Noise Level (Leq) - Baseline Noise Level (Leq)







\* Construction Noise Level = Measured Noise Level - Baseline Level (If the measured noise level is lower than the baseline level, the construction noise level will be taken as the measured one)


Title
Route 8 (previously known as Route 9) between Cheung Sha Wan and Sha Tin
Contract HY/2003/01 - Lai Chi Kok Viaduct

Graphical Presentation of Construction Noise Monitoring Results

31.0 ti 0.0		, , o , , , , , , , , , , , , , , , , ,
Scale		Project
	N.T.S	No. MA3024
Date		Appendix
	Mar 06	G



### **Noise Levels**



Title


Route 8 (previously known as Route 9) between Cheung Sha Wan and Sha Tin Contract HY/2003/01 - Lai Chi Kok Viaduct

Graphical Presentation of Construction Noise Monitoring Results

Scale		Project	
	N.T.S	No.	MA3024
Date		Append	lix
	Mar 06		G



### Restricted Hours (19:00 to 23:00 ) - Noise Levels



Title Route 8 (previously known as Route 9) between Cheung Sha Wan and Sha Tin

Contract HY/2003/01 - Lai Chi Kok Viaduct

Graphical Presentation of Construction Noise Monitoring Results

Project Scale No. MA3024 N.T.S Date Appendix Mar 06

G



### APPENDIX H SUMMARY OF EXCEEDANCE

### **Summary of Exceedances Recorded in the Reporting Month**

#### a) Exceedance Report for 1-hr TSP (NIL)

### b) Exceedance Report for 24-hr TSP (NIL)

#### c) Exceedance Report for Construction Noise

- No noise complaint (Action Level exceedance) was received in the reporting month.
- Two noise limit level exceedances were recorded on 7 and 14 March 2006, both at Station NM4 (Mei Foo Sun Chuen).

#### Report No. 60307 NM4

**Date of Measurement**: 7 March 2006 **Time of Measurement**: 11:00

Station No.	Parameter	Measured Level (Leq dB(A))	Baseline Level (Leq dB(A))	Construction Noise Level (Leq dB(A))	Action Level (μg/m³)	Limit Level (Leq dB(A))	Level exceeded
NM4	Construction Noise		73.8	79.1	When one documented	75.0	Limit
			73.6	78.9	complaint is received		Limit

#### (a) Statement of exceedance(s)

Construction noise at NM4 (Mei Foo Sun Chuen) exceeded the Limit level.

#### (b) Cause of exceedance(s)

The exceedance was considered related to the Project works:

• According to our field observation, the dominated noise source was from the operation of 2 excavator mounted breakers (one at S1 and one at NTMM) and drilling works at S1.

### (c) Action required under the action plan

The Contractor is required to (1) implement mitigation measures; and (2) prove to the Environmental Team and ER the effectiveness of measures applied.

The Environmental Team is required to (1) notify the relevant parties of the exceedance; and (2) increase monitoring frequency to check mitigation effectiveness.

#### (d) Action taken under the action plan

Notification by ET is given through this exceedance report.

#### (e) ET's conclusions and recommendations for mitigation

The exceedance was considered related to the Project works. The Contractor is required to implement noise mitigation measures to rectify the problem. The Contractor is recommended to revise the works schedule to reduce the number of noisy equipment in concurrent use.

#### **Report No.** 603014\_NM4

**Date of Measurement**: 14 March 2006 **Time of Measurement**: 14:20 & 14:55

Station No.	Parameter	Measured Level (Leq dB(A))	Baseline Level (Leq dB(A))	Construction Noise Level (Leq dB(A))	Action Level (μg/m³)	Limit Level (Leq dB(A))	Level exceeded
NIMA	NIMA Construction	77.8	72.0	75.6	When one documented	75.0	Limit
NM4	Noise	79.5	73.8	78.1	complaint is received	75.0	Limit

#### (a) Statement of exceedance(s)

Construction noise at NM4 (Mei Foo Sun Chuen) exceeded the Limit level.

#### (b) Cause of exceedance(s)

The exceedance was considered related to the Project works:

Observations during the 1<sup>st</sup> measurement:

- 1 excavator mounted breakers were operated at S1 and temporary noise barrier was provided;
- Soil nailing works was carried out at S1 and was identified as the dominant noise source for the measurement.

Observations during the 2<sup>nd</sup> measurement:

- 2 excavator mounted breakers were operated (1 at S1 and 1 at S4) and temporary noise barriers were provided;
- Soil nailing works was carried out at S1 and was identified as the dominant noise source for the measurement.

#### (c) Action required under the action plan

The Contractor is required to (1) implement mitigation measures; and (2) prove to the Environmental Team and ER the effectiveness of measures applied.

The Environmental Team is required to (1) notify the relevant parties of the exceedance; and (2) increase monitoring frequency to check mitigation effectiveness.

#### (d) Action taken under the action plan

Notification by ET is given through this exceedance report.

#### (e) ET's conclusions and recommendations for mitigation

The exceedance was considered related to the Project works. The Contractor is required to implement noise mitigation measures to rectify the problem. The Contractor is recommended to revise the works schedule to reduce the number of noisy equipment in concurrent operation.

## APPENDIX I SITE AUDIT SUMMARY

## Weekly Site Inspection Record Summary

**Inspection Information** 

Checklist Reference Number	60302-LCKV	
Date	2 March 2006 (Thu)	
Time	0930 – 1130	

Ref. No.	Non-Compliance	Related Item No.
-	None identified	_
Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality	

Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality	B14
60302L-02	Standing water was observed at various locations (including S4 and Abutment)	D14
	A) of the site. The Contractor was reminded to remove the water as soon as	
	possible to prevent mosquito breeding.	
	• Reminder: The Contractor was reminded to review the temporary drainage system and the associated water treatment facilities at the area of S4 for the upcoming wet season.	B1 & B7i
	B. Air Quality	
60302L-01	• The Contractor was reminded to provide wheel washing facility and the	C16i
003022-01	associated water treatment facilities at the exit at R3.	
	associated water treatment facilities at the exit at its.	
	C. Noise	
	• No environmental deficiency was identified during the site inspection.	
	D. Waste / Chemical Management	
	• No environmental deficiency was identified during the site inspection.	
	E. Permit / Licenses	
	No environmental deficiency was identified during the site inspection.	
	F. Others	
	• No environmental deficiency was identified during the site inspection.	

-	Name	Signature	Date
Recorded by	KK Chan	///	3 March 2006
Checked by	Kenneth Lam	Land Alles	3 March 2006

CINOTECH MA3024 60302\_LCKV

## Weekly Site Inspection Record Summary

**Inspection Information** 

Checklist Reference Number	60309-LCKV
Date	9 March 2006 (Thu)
Time	0930 – 1145

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.

Ref. No.	Remarks/Observations	Related Item No.
	<ul> <li>A. Water Quality</li> <li>No environmental deficiency was identified during the site inspection.</li> </ul>	
	B. Air Quality  No environmental deficiency was identified during the site inspection.	
	<ul><li>C. Noise</li><li>No environmental deficiency was identified during the site inspection.</li></ul>	
60309L-1	<ul> <li>D. Waste / Chemical Management</li> <li>Stain oil was observed on bare ground for the site at Lai Po Road.</li> </ul>	E12
	<ul> <li>E. Permit / Licenses</li> <li>No environmental deficiency was identified during the site inspection.</li> </ul>	
	F. Others  • The deficiencies identified during last audit (ref. 60302-LCKV) on 2 March 2006 were rectified by the Contractor.	

,	Name	Signature	Date
Recorded by	Tommy Ho	Ton	9 March 2006
Checked by	K.K. Chan	//-	9 March 2006

CINOTECH MA3024 60309\_LCKV

## Weekly Site Inspection Record Summary

**Inspection Information** 

Checklist Reference Number	60316-LCKV	
Date	16 March 2006 (Thu)	
Time	0930 – 1130	

- None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality	
	<ul> <li>No environmental deficiency was identified during the site inspection.</li> </ul>	
	B. Air Quality	
	• No environmental deficiency was identified during the site inspection.	
	C. Noise	
	• No environmental deficiency was identified during the site inspection.	
	D. Waste / Chemical Management	E13
60316L-01	• Leakage diesel oil was observed on bare ground form the generator at Slope 1.  Good maintenance should be provided for the generator.	DI3
	Good maintenance should be provided for the governor.	
	E. Permit / Licenses	
	No environmental deficiency was identified during the site inspection.	
	F. Others	
	No environmental deficiency was identified during the site inspection.	

	Name	Signature	Date
Recorded by	Tommy Ho	Tom	16 March 2006
Checked by	KK Chan	12	16 March 2006

CINOTECH MA3024 60316\_LCKV

### Weekly Site Inspection Record Summary

**Inspection Information** 

Checklist Reference Number	60323-LCKV
Date	23 March 2006 (Thu)
Time	0930 – 1145

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<ul> <li>A. Water Quality</li> <li>No environmental deficiency was identified during the site inspection.</li> </ul>	
	B. Air Quality  No environmental deficiency was identified during the site inspection.	
	<ul><li>C. Noise</li><li>No environmental deficiency was identified during the site inspection.</li></ul>	
60323L-1	<ul> <li>D. Waste / Chemical Management</li> <li>Some diesel oil leaked from the air compressor to bare ground was observed in site at Lai Po Road. Good Maintenance and drip tray should be provided for the generator to avoid spillage.</li> </ul>	E13
	<ul> <li>E. Permit / Licenses</li> <li>No environmental deficiency was identified during the site inspection.</li> </ul>	
	F. Others  • No environmental deficiency was identified during the site inspection.	

	Name	Signature	Date
Recorded by	Tommy Ho	- Cy	23 March 2006
Checked by	KK Chan	N	23 March 2006

CINOTECH MA3024 60323\_LCKV

## Weekly Site Inspection Record Summary

**Inspection Information** 

Checklist Reference Number	60330-LCKV
Date	30 March 2006 (Thu)
Time	9:30 – 11:30

Ref. No.	Non-Compliance	Related Item No.	
-	None identified	_	

Ref. No.	Remarks/Observations	Related Item No.
60330L-2	<ul> <li>A. Water Quality</li> <li>Standing water was observed in the sand traps near NTMM. The Contractor was reminded to clear the water as soon as possible to prevent mosquito breeding.</li> </ul>	B14
Reminder	The Contractor was recommended to provide a sand bag barrier along the open channel near P12 to prevent overflow of surface runoff into the channel.	В3
60330L-1	B. Air Quality  The cement mixing work at NTMM was not properly enclosed. The Contractor was reminded to provide a 3-side and top cover for the works to minimize dust emission.	C1 & C17
Reminder	Most of the stockpiles at W1 were covered, but part of them was open due to works in progress. The Contractor was reminded to cover all stockpiles after works to minimize dust emission.	C8
	<ul><li>C. Noise</li><li>No environmental deficiency was identified during the site inspection.</li></ul>	
	D. Waste / Chemical Management	
	E. Permit / Licenses  • No environmental deficiency was identified during the site inspection.	
	<ul> <li>F. Others</li> <li>The deficiencies identified during last audit (ref. 60323-LCKV) on 23 March 2006 were rectified by the Contractor.</li> </ul>	

	Name	Signature	Date
Recorded by	KK Chan	1600	31 March 2006
Checked by	Alex Ngai		31 March 2006

CINOTECH MA3024 60330\_LCKV

## APPENDIX J EVENT ACTION PLANS

## **Appendix J - Event Action Plans**

## Event/Action Plan for Air Quality

EVENT		ACTIO	N	
EVENT	ET	IEC	ER	Contractor
ACTION LEVEL				
1. Exceedance for one	1. Identify source	1. Check monitoring data submitted by ET	1. Notify Contractor	Rectify any unacceptable practice
sample	2. Inform ER & IEC	2. Check Contractor's working methods	2. Check monitoring data and Contractor's	2. Amend working methods if
	3. Repeat measurement to confirm finding		working methods	appropriate
	4. Increase monitoring frequency to daily			
2. Exceedance for two or	1. Identify source	1. Checking monitoring data submitted by	1. Confirm receipt of notification of failure	Submit proposals for remedial
more consecutive samples	2. Inform ER & IEC	ET	in writing	actions to ER within 3 working days
	3. Repeat measurement to confirm findings	2. Check Contractor's working methods	2. Notify Contractor	of notification
	4. Increase monitoring frequency to daily	3. Discuss with ET and Contractor on	3. Check Contractor's working methods	2. Implement the agreed proposals
	5. Discuss with ER & for remedial actions	possible remedial measure	4. Discuss with ET, IEC and Contractor on	3. Amend proposal if appropriate
	required	4. Advise the ER & ET on the	proposed remedial actions	
	6. If exceedance continues, arrange	effectiveness of the proposed remedial	5. Ensure remedial actions properly	
	meeting with ER & IEC	measures	implemented	
	7. If exceedance stops, cease additional	5. Supervise the implementation of the		
	monitoring	remedial measures		
LIMIT LEVEL				
1. Exceedance for one	1. Identify source	1. Checking monitoring data submitted by	1. Confirm receipt of notification of failure	1. Take immediate action to avoid
sample	2. Inform ER & IEC and EPD	ET	in writing	further exceedance
	3. Repeat measurement to confirm finding	2. Check Contractor's working methods	2. Notify Contractor	2. Submit proposals for remedial
	4. Increase monitoring frequency to daily	3. Discuss with ET and Contractor on	3. Check Contractor's working methods	actions to ER within 3 working days
	5. Assess effectiveness of Contractor's	possible remedial measure	4. Discuss with ET, IEC and Contractor on	of notification

EVENT	ACTION				
EVENI	ET	IEC	ER	Contractor	
	remedial actions and keep EPD and ER &	4. Advise the ER & ET on the	proposed remedial actions	3. Implement the agreed proposals	
	IEC informed of the results	effectiveness of the proposed remedial	5. Ensure remedial actions properly	4. Amend proposal if appropriate	
		measures	implemented		
		5. Supervise the implementation of the			
		remedial measures			
2. Exceedance for two or	1. Identify source	1. Checking monitoring data submitted by	1. Confirm receipt of notification of failure	1. Take immediate action to avoid	
more consecutive samples	2. Inform ER, IEC, Contractor and EPD	ET	in writing	further exceedance	
	the cause & actions taken for the	2. Discuss amongst ER, ET and Contractor	2. Notify Contractor	2. Submit proposals for remedial	
	exceedances	on possible remedial measures	3. Carry out analysis of Contractor's	actions to IEC, ER within 3 working	
	3. Repeat measurement to confirm findings	3. Review Contractor's remedial measures	working procedures to determine possible	days of notification	
	4. Increase monitoring frequency to daily	whenever necessary to ensure their	mitigation to be implemented	3. Implement the agreed proposals	
	5. Investigate the causes of exceedance	effectiveness and advise the ER	4. Discuss amongst ET, IEC and the	4. Resubmit proposals if problem	
	6. Carry out analysis of contractor's	accordingly	Contractor on proposed remedial actions	still not under control	
	working procedures to determine possible	4. Supervise the implementation of the	5. In consultation with IEC, agree with the	5. Stop the relevant portion of works	
	mitigation to be implemented.	remedial measures	contractor remedial measures to be	as determined by the ER until the	
	7. Arrange meeting with EPD, IEC and ER		implemented	exceedance is abated	
	to discuss the remedial actions to be taken		6. Ensure remedial measure are properly		
	8. Assess effectiveness of Contractor's		implemented		
	remedial actions and keep EPD and ER &		7. If exceedance continues, consider what		
	IEC informed of the results		portion of the work is responsible and		
	9. If exceedance stops, cease additional		instruct the Contractor to stop that portion		
	monitoring		of work until the exceedance is abated		

## Event/Action Plan for Construction Noise

Exceedance		ACTIO	N	
Exceedance	ET	.IEC	ER	Contractor
Action Level	1. Discuss with the IEC and ER and seek to	1. Review the analyzed results submitted	1. Confirm receipt of notification of	Submit proposals for remedial
	identify potential noise source	by the ET	complaint and notify Contractor	actions to ER within three working
			immediately	days of notification
	2. Undertake noise measurement to	2. Review the proposed remedial measures	2. Check monitoring data trends and	2. Amend proposals if required by
	confirm the validity of complaint	by the Contractor and advise the ER & ET	Contractor's working methods	the Engineer
		accordingly		
	3. Inform ER&IEC in writing	3. Supervise the implementation of	3. Remind the Contractor of his contractual	3. Implement the remedial actions
	Discuss remedial actions required with	remedial measures	obligations and discuss with ET, IEC and	immediately upon instruction
	ER&IEC if an exceedance is recorded		Contractor on proposed remedial actions	
	4. Increase monitoring frequency to		4. Assess the efficacy of remedial actions	4. Liaise with the ER to optimize the
	demonstrate efficacy of remedial measures		and keep the Contractor informed	effectiveness of the agreed
				mitigation
	5. If exceedance continues, meet with		5. Inform complainant of actions taken	5. Amend proposal if appropriate
	ER&IEC to review implementation of			
	appropriate mitigation measures.			
	6. If exceedance stops, cease additional			
	monitoring			

Exceedance		ACTIO	N	
Exceedance	ET	IEC	ER	Contractor
Limit Level	1. Repeat measurement to confirm findings	1. Check monitoring data submitted by ET	1. Confirm receipt of notification of	1. Take immediate action to avoid
			exceedance and notify Contractor	further exceedance
	2. Investigate the cause of the exceedance	2. Review Contractor's remedial actions to	2. Check monitoring data trends and	2. Submit proposals for remedial
	and identify the main source(s) of impact	assure their effectiveness and advise the	Contractor's working methods	actions to ER immediately not more
		ER &ET accordingly		than 3 working days of notification
	3. Inform ER&IEC and EPD in writing	3. Supervise the implementation of the	3. Discuss with ET, IEC and Contractor on	3. Amend proposals if required by
		remedial measures	proposed remedial actions to be	the ER
			implemented	
	4. Discuss remedial actions required with		4. Assess the efficacy of remedial actions	4. Implement remedial actions
	ER&IEC		and keep the Contractor informed	immediately upon instruction
	5. Increase monitoring frequency to		5. If exceedance continuous, consider what	5. Liaise with the ER to optimize the
	demonstrate efficacy of remedial measures		portion of the work is responsible and	effectiveness of the agreed
			instruct the Contractor to stop that portion	mitigation
			of work until the exceedance is aborted	
	6. Assess efficacy of remedial actions and			6. Resubmit proposals if problem
	keep ER & IEC informed of the results			still not under control
	7. If exceedance continues, meet with			7. Stop the relevant portion of works
	ER&IEC to identify appropriate mitigation			as determined by the ER until the
	measures			exceedance is aborted
	8. If exceedance stops, cease additional			
	monitoring			

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

**Appendix K - Summary of Environmental Mitigation Implementation Schedule** 

Types of Impacts	Mitigation Measures	Status
•	<ul> <li>Any stockpile of dusty materials or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water so as to maintain the entire surface wet.</li> </ul>	^
	<ul> <li>A stockpile of dusty materials should not extend beyond the pedestrian barriers, fencing or traffic cones.</li> </ul>	^
	<ul> <li>Vehicle washing facilities should be provided at every exit point.</li> </ul>	^
	• The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	۸
	• Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit.	^
Construction Dust	<ul> <li>Every main haul road should be sprayed with water or a dust suppression chemical so as to maintain the entire road surface wet.</li> </ul>	^
Dust	• The portion of any road leading only to a construction site that is within 30m of a discernible or designated vehicle entrance or exit should be kept clear of dusty materials.	^
	• Any stockpile of dusty materials should be either covered entirely be impervious sheeting, placed in an area sheltered on the top and the 3 sides or sprayed with water or a dust suppression chemical so as to maintain the entire surface wet.	^
	<ul> <li>All dusty materials should be sprayed with water or a dust suppression chemical immediately prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.</li> </ul>	^
	<ul> <li>Every vehicle should be washed to remove any dusty materials from its body and wheels immediately before leaving a construction site.</li> </ul>	^
	• The working area of any excavation should be sprayed with water or a dust suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet.	^
	Only well-maintained plant should be operated on –site and plant should be serviced regularly during the construction works.	٨
	<ul> <li>Machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.</li> </ul>	^
	• Plant know to emit noise strongly in one direction, should where possible, be orientated to direct noise away from the NSRS.	^
Construction	Mobile plant should be sited as far away from NSRs as possible.	^
Noise	<ul> <li>Material stockpiles and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul>	^
	Use quite plant and Working Method	^
	Reduce the number of plant operating in critical areas close NSRs.	^
	Construct temporary and movable noise barriers	^

Types of Impacts	Mitigation Measures	Status
Water Quality	Construction Runoff and Drainage	
	<ul> <li>Use of sediment traps and the adequate maintenance of drainage systems to prevent flooding and overflow.</li> </ul>	^
	Boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection.  Temporary ditches should be provided to facilities runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates.	٨
	<ul> <li>All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment traps should be regularly cleaned and maintained. The temporarily diverted drainage should be reinstated to its original condition when the construction works has finished or the temporary diversion is no longer required</li> </ul>	٨
	• Sand silt in the wash water from the wheel washing facilities, which ensure no earth, mud and debris is deposited on roads, should be settled out the removed before discharging into storm drains. A section of the road between the wheel washing bay and the public road should be paved with backfill to prevent wash water or other site runoff form entering public road drains.	^
	Oil interceptors should be provided in the drainage system and regularly emptied to prevent the release of oils and grease into the storm water drainage system after accidental spillage. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	N/A
	<ul> <li>Catchpits and perimeter channels shall be constructed in advance of site formation works and earthworks.</li> </ul>	^
	• Silt removal facilities, channels and manholes shall be suitably maintained with the deposited silt and grit being removed at least once a week, and at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.	^
	• Earthworks final surfaces shall be well compacted and the subsequent permanent work or surface protection shall be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate intercepting channels shall be provided along the site boundary or at the locations agreed with the ET Leader. Rainwater pumped out from trenches or foundation excavations shall be discharged into silt removal facilities before discharge into storm drains.	٨
	<ul> <li>All generators, fuel and oil storage shall be within bunded areas. Drainage from the areas shall be connected to storm drains via a petrol interceptor.</li> </ul>	۸
	Tunnelling Work	
	<ul> <li>Temporary open storage of excavated materials should be covered with tarpaulin or similar fabric during rainstorms. Any washout of construction or excavated materials form the drill and blast tunnelling work should be diverted to the drainage system via appropriate sediment traps.</li> </ul>	N/A
	<ul> <li>Ground water pumped out of tunnels should be discharged into the drainage channels which incorporated sediment traps to enhance deposition rates and to remove silt.</li> </ul>	N/A
	<ul> <li>Spend grouts used in diaphragm wall construction should be collected in a separate slurry collection system, reconditioned and reused wherever practicable. The disposal of used grouting materials will only be permitted if it is treated to the TM standards before discharge to the storm drains or disposal to landfill.</li> </ul>	N/A

Types of Impacts	Mitigation Measures	Status
	General Construction Activities	
	<ul> <li>Debris and rubbish on site should be collected, handled and disposed of properly to avoid entering the water column and cause water quality impacts.</li> </ul>	^
	• All fuel tanks and storage areas will be provided with locks and be located on sealed areas (within bunds of a capacity equal to 110% of the storage capacity of the largest tank or 20% by volume of the fuel stored in that areas, whichever in the greatest).	^
	Sewage Effluent	
	<ul> <li>Construction work force sewage discharges form fixed toilet facilities on-site should be connected to the nearby existing trunk sewer wherever feasible. However, for areas where existing trunk sewer is not available, it is recommended that appropriate and adequate on site portable chemical toilets should be provided by a licensed contractor who will be responsible for appropriate disposal and maintenance of these facilities.</li> </ul>	^
	• It is considered that sewage discharges could also be treated by on-site septic tanks and soakaway. Minimum clearance away form streams and catchments and other requirements for the proposed septic tank and soakaway should be referred to EPD's Practice Note for Professional Persons, Drainage Plans.	N/A
Waste	General	
	• Training and instruction shall be given at a site to construction staff to increase awareness and draw attention to waste management issues and the need to minimise waste generation. The training requirement shall be included in the site waste management plan.	^
	Storage, Collection and Transportation of Waste	
	Wastes shall be handled and stored in a manner to ensure that they are held securely without loss or leakage.	٨
	<ul> <li>Authorised or licensed waste hauliers shall be used and they shall only collect wastes prescribed by their permits.</li> <li>Waste shall be removed on a daily basis.</li> </ul>	^
		^
	<ul> <li>Waste storage area shall be maintained and cleaned on a daily basis.</li> <li>Windblown litter and dust during transportation shall be minimised by either covering trucks or transporting wastes in enclosed containers.</li> </ul>	^
	<ul> <li>Obtain necessary waste disposal permits from the appropriate authorities if they are required.</li> </ul>	^
	<ul> <li>Wastes shall be disposed of at licensed waste disposal facilities.</li> </ul>	^
	<ul> <li>Develop procedure such as ticketing system to facilitate tracking of loads, particularly for chemical waste, and to ensure that illegal disposal of wastes does not occur.</li> </ul>	^
	Maintain records of the quantities of wastes generated, recycled and disposed.	^
	Surplus Excavated Materials	
	• Due to the high risk of loose material being washed into the existing nullah, stockpile materials should be properly compacted and covered from water erosion and located at least 10m away from the nullah wall.	۸
	Construction and Demolition (C&D) Waste	

Types of Impacts	Mitigation Measures	Status
	<ul> <li>Careful design, planning and good site management shall be adopted to minimise over-ordering and generation of waste materials such as concrete grouts.</li> </ul>	^
	<ul> <li>The handling and disposal of bentonite slurries shall be undertaken in accordance with Practice Note for Professional Persons         <ul> <li>Construction Site Drainage (ProPECC PN 1/94) on construction site drainage.</li> </ul> </li> </ul>	N/A
	• Construction and demolition (C&D) material shall be segregated to inert and non-inert parts. The inert portion shall re-used at areas of reclamation or land formation, or to public filling area shall such allocation is deemed necessary. The non-inert portion shall be disposed of to landfill.	^
	Chemical Waste	
	• Chemical waste that is produce during construction shall be handled in accordance with the Cod of Practice on the Packaging, Handling and Storage of Chemical Wastes.	^
	<ul> <li>Containers used for the storage of chemical wastes should:</li> </ul>	
	<ul><li>a. Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed;</li><li>b. Have a capacity of less than 450 litres unless the specifications have been approved by the EPD;</li></ul>	^
	c. Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Chemical Waste Regulations.	
	The storage area for chemical wastes should:	
	a. Be clearly labelled and used solely for the storage of chemical waste;	
	<ul><li>b. Be enclosed on at least 3 sides;</li><li>c. Have an impermeable floor and bunding of capacity to accommodate 110% of the volume of the largest container or 20%</li></ul>	
	by volume of the chemical waste stored in the area, whichever is largest; d. Have adequate ventilation;	^
	e. Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste if necessary);	
	f. Be arranged so that incompatible materials are adequately separated.	
	<ul> <li>Disposal of chemical waste shall be via a licensed waste collector; and to a facility licensed to receive chemical waste; or a reuser of the waste (under approval from EPD).</li> </ul>	^
	General Refuse	
	<ul> <li>General refuse generated on-site shall be stored in enclosed bins or compaction unit separate from C&amp;D and chemical wastes.         A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&amp;D and chemical wastes, on a daily for every second day basis to minimise odour, pest and litter impacts. The burning of refuse on construction sites is prohibited by law.     </li> </ul>	٨
	Reusable rather than disposable dishware shall be used if feasible.	^

Types of Impacts	Mitigation Measures	Status
	<ul> <li>A sediment barrier shall be erected to minimize stream sedimentation at downstream of the project boundary of the Toll Plaza.</li> <li>Conduct a tree survey before commencement of the construction work.</li> <li>All measures recommended in the approved landscape proposals under Condition 2.4 in EP above shall be fully implemented in accordance with the details and time schedule set out in the submission.</li> </ul>	N/A ^
Ecology	<ul> <li>Loss of the adjacent woodland due to temporary land take shall be returned to the original status immediately.</li> <li>Wild and uncontrolled fire shall be strictly prohibited</li> </ul>	N/A
	• Fences shall be erected along the boundary of the construction sites at the Toll Plaza before commencement of works, to prevent tipping, vehicle movements, and encroachment of personnel onto adjacent wooded areas.	N/A
	• Landscape mitigation measure 1 (LMM1) – Construction programming and management. The periphery of the works areas at street level shall be managed so that they do not appear cluttered, untidy and unattractive and inconvenient to pedestrians. For example, all hoarding shall be colorfully designed with interesting motifs demonstrating the work of Highways Department. Hoardings with bland colours shall be avoided.	^
Landscape and Visual Impact	• Landscape mitigation measure 2 (LMM2) – Advanced planting and erosion control works. Where possible, the transplantation of existing valuable trees, the stockpiling of topsoil, new planting and erosion control works shall be carried out as early as possible in the construction period instead of at the end. This will assist in maximizing the time for carrying out transplantation and new planting, resulting in a higher success rate for the survival of transplantation and new planting, resulting in a higher success rate for the survival of transplanted trees and the establishment of new screen trees. The stockpiling of topsoil will provide an abundant use of on-site material for growing media. During detailed design, the issue of stockpiling of topsoil in a manner that would avoid washing into the drainage scheme should be examined comprehensively.	۸
	Measurement of vibration would also be carried out on a need basis during the piling work	^

Remarks:

Compliance of mitigation measure; Not Applicable;  $\wedge$ N/A

Non-compliance of mitigation measure; Non-compliance but rectified by the contractor X

•

## APPENDIX L CONSTRUCTION PROGRAMME

4 -41 -74 -	Antivity	Orig.	Early	Early	Late	Late		NEWL				2006						
Activity	Activity  Description	Durn.	Start	Finish	Start	Finish		MAR		APR		1 8	MAY		20		JUN	1 2
ID		Duiti.	Otart	I milon	Otare	Tillion	13	20 27	3 1	0 1	7 24	1 8	15	22	29	3	12 19	-
relimina	ries & General Requirments					The same of the last												
Portion Ac	cess Dates																	
PD1140	Access to Portion F1	0	17APR06*		17APR06*						PD1140	1 3						
PD1150	Access to Portion F2	0	17APR06*		17APR06*					→ F	PD1150							
PD1160	Anticipated Access to Portion F3	0	20MAR06*		08DEC05*			PD1160										-
Design of 1	Temporary Works																	
TW1280	Design of Temp Works for Retaining Wall CCR-R4	36	20MAR06	02MAY06	13APR06	25MAY06		1	7			TWI	-					
TW1370	Design of Temp Works for Feature 11NW-A/C66	36	20MAR06	02MAY06	27APR06	08JUN06			7			TW1	The same of the sa					
TW1380	Design of Temp Works for Feature 11NW-A/FR54&55	36	20MAR06	02MAY06	06JUN05	19JUL05	1					TW1						1
TW1440	Design of Temporary Works for Pumping Stations	36	20MAR06	02MAY06	21FEB06	04APR06			1	-	- 1	TW1	140					
TW1450	Design of T/Works for Erection of Noise Encl'res	36	20MAR06	02MAY06	28SEP05	10NOV05						TW1						
TW1460	Design of T/Works for Erection of Noise Barriers	36	20MAR06	02MAY06	09JUN06	22JUL06			7			TW1	160					
Monitoring	& Instrumentation - New Works																	
M3010	Install Instrumentation @ Cut Slope CCR-S1	12	20MAR06	01APR06	16MAY08	29MAY08			IM3010									
M3015	Monitoring @ Cut Slope CCR-S1	387*	20MAR06	03JUL07	16MAY08	15MAY08			H			7					7.	
M3020	Install Instrumentation @ Cut Slope CCR-S2	12	18APR06	02MAY06	16MAY08	29MAY08						- IM30	20					
M3025	Monitoring @ Cut Slope CCR-S2	363*	18APR06	03JUL07	16MAY08	15MAY08			IIVI	3025		Ĭ-					H.	
M3030	Install Instrumentation @ Cut Slope CCR-S3	12	20MAR06	01APR06	16MAY08	29MAY08			IM3030									
IM3035	Monitoring @ Cut Slope CCR-S3	387*	20MAR06	03JUL07	16MAY08	15MAY08			7		-	Ĭ ;		7/1		-	- , 7	
IM3050	Install Instrumentation @ Cut Slope CCR-S5	12	20MAR06	01APR06	16MAY08	29MAY08			IM3050	i								
IM3055	Monitoring @ Cut Slope CCR-S5	387*	20MAR06	03JUL07	16MAY08	15MAY08			H			4						
IM3060	Install Instrumentation @ Cut Slope CCR-S6	12	20MAR06	01APR06	16MAY08	29MAY08			IM3060									
IM3065	Monitoring @ Cut Slope CCR-S6	387*	20MAR06	03JUL07	16MAY08	15MAY08			7			7					X	
IM3080	Install Instrumentation @ Slope 11NW-A/C26	12	20MAR06	01APR06	16MAY08	29MAY08			EM3080									
IM3085	Monitoring @ Slope 11NW-A/C26	387*	20MAR06	03JUL07	16MAY08	15MAY08			4			× i					7	
IM3130	Install Instrumentation @ Piers P1 to P6	12	20MAR06	01APR06	16MAY08	29MAY08			IM3130									
IM3135	Monitoring @ Piers P1 to P6	387*	20MAR06	03JUL07	16MAY08	15MAY08			7			7					- K	
IM3140	Install Instrumentation @ Piers P7 to P10	12	20MAR06	01APR06	16MAY08	29MAY08			IM3140									
IM3145	Monitoring @ Piers P7 to P10	387*	20MAR06	03JUL07	16MAY08	15MAY08			ř			ř					, X	
IM3150	Install Instrumentation @ Piers P11 to P15	12	20MAR06	01APR06	16MAY08	29MAY08			IM3150									
IM3155	Monitoring @ Piers P11 to P15	387*	20MAR06	03JUL07	16MAY08	15MAY08			ř.			×					, ř	
IM3160	Install Instrumentation @ Piers P16 to P18	12	20MAR06	01APR06	16MAY08	29MAY08			IM3160									
IM3165	Monitoring @ Piers P16 to P18	387*	20MAR06	03JUL07	16MAY08	15MAY08			4	-		K					, K	
art Date nish Date ata Date	23SEP03 P3 Fi 29MAY08 20MAR06		Rout 3 Mo	partment C e 8 - Lai C onth Rollin from 20 M	hi Kok Via ng Progran			et 1 of 21	1	1	710	ac	C	ic				

© Primavera Systems, Inc.

Activity	Activity	Orig.	Early	Early	Late	Late		VIAR		APR		2006	MAY		T	JU	N
ID	Description	Durn.	Start	Finish	Start	Finish	13		3	10 17	24	1 8	15	22 2	9 5		19
M3170	Install Instrumentation @ Piers P19 to Abut. M	12	20MAR06	01APR06	16MAY08	29MAY08			IM317								
M3175	Monitoring @ Piers P19 to Abut. M	387*	20MAR06	03JUL07	16MAY08	15MAY08			т_			H-		7			
M3180	Install Instrumentation @ Piers on Slip Road A	12	20MAR06	01APR06	16MAY08	29MAY08			IM318	0							
IM3185	Monitoring @ Piers on Slip Road A	387*	20MAR06	03JUL07	16MAY08	15MAY08			-7-			H		1			7
IM3190	Install Instrumentation @ Piers on Slip Road B	12	20MAR06	01APR06	16MAY08	29MAY08			IM319	0							
IM3195	Monitoring @ Piers on Slip Road B	387*	20MAR06	03JUL07	16MAY08	15MAY08			-4			H					×
IM3200	Install Instrumentation @ Piers on Slip Road C	12	20MAR06	01APR06	16MAY08	29MAY08			M320	0							
IM3205	Monitoring @ Piers on Slip Road C	387*	20MAR06	03JUL07	16MAY08	15MAY08			14			4					ň
IM3210	Install Instrumentation @ Piers on Slip Road D	12	20MAR06	01APR06	16MAY08	29MAY08			M321	0							
IM3215	Monitoring @ Piers on Slip Road D	387*	20MAR06	03JUL07	16MAY08	15MAY08			-			7					74
SIMILARE VICE.	The second Columns													1 1			
Temporary TT1245	30th. TMLG Meeting	1	17APR06	17APR06	05MAR05	05MAR05				III	1245						
TT1245	31st. TMLG Meeting	1	22MAY06	22MAY06	04FEB06	04FEB06								BTT12	50		
A TALL DESCRIPTION	32nd. TMLG Meeting	1	19JUN06	19JUN06	11MAR06	11MAR06											BTT1
TT1255		THE RES		THE PARTY OF					11								
Procuren																	
Segmental	I Deck Casting (Type A Units)	- 00	09MAR06A	30MAR06	09MAR06A	04FEB06		i	SD2720		F						
SD2720	P20/L (North)-Down - Cast 13 seg Type A	22		The State of the S	12MAR06A	11JAN06		SD272									
SD2720A	P20/L (North)-Up - Cast first 6 seg Type A	9	12MAR06A	21MAR06	03MAR06A	28JAN06		SD2									
SD2715	P20/R (South)-Down - Cast 12 seg Type A	20	03MAR06A	23MAR06		04FEB06		002	, 19	SD271	0						
SD2710	P20/R (South)-Up - Cast 12 seg Type A	19	22MAR06	11APR06	12JAN06	(2000 (2000 (2000))	-			SD2720B							
SD2720B	P20/L (North)-Up - Cast last 7 seg Type A	14	24MAR06	08APR06	06FEB06	20FEB06				0.100	2740	٨					
SD2740A	P21/R (South)-Up - Cast 9 seg Type A	16	31MAR06	17APR06	06FEB06	22FEB06	-			31		D2740					
SD2740	P21/R (South)-Down - Cast 9 seg Type A	16	09APR06	26APR06	01MAR06	17MAR06						SD2730	Δ.				
SD2730A	P21/L (North)-Up - Cast 8 seg Type A	15	12APR06	28APR06	23FEB06	11MAR06					T	SUZISI					
SD2730	P21/L (North)-Down - Cast 8 seg Type A	15	18APR06	05MAY06	23FEB06	11MAR06							SD275	0			
SD2750	Abutment M/L (South) - Cast 5 seg Type A	12	27APR06	10MAY06	22MAR06	04APR06							SD2760				
SD2760	Abutment M/R (North) - Cast 4 seg Type A	9	29APR06	09MAY06	25MAR06	04APR06							302700	,			-
Segmenta	al Deck Casting (Type B Units)																
SD3490A	P20 Slip C-Down - Cast 13 Segments Type B	20	04MAR06A	28MAR06	04MAR06A	22NOV05			SD3490/								
SD3480	P20 Slip D-Up - Cast 12 Segments Type B	19	03MAR06A	20MAR06	03MAR06A	19JAN06		SD348	1								
SD3480A	P20 Slip D-Down - Cast 12 Segments Type B	19	06MAR06A	25MAR06	06MAR06A	11NOV05			3480A								
	PA/L (North) - Cast 8 seg Type B	16	03MAR06A	20MAR06	03MAR06A	25OCT05		SD329	0								
SD3290			21MAR06	11APR06	20JAN06	14FEB06				SD349	00			1			

© Primavera Systems, Inc.

Highways Department Contract No. HY/2003/01 Route 8 - Lai Chi Kok Viaduct 3 Month Rolling Programme from 20 March 2006 acciona

Activity	Activity	Orig.	Early	Early	Late	Late	MAR	APR	2006 MAY			JUN
ID	Description	Durn.	Start	Finish	Start	Finish	13 20 27 3			22 29	5	12 19
SD3380	D7-Up - Cast 12 segments Type B	19	21MAR06	10APR06	26OCT05	16NOV05		SD3380				
SD3380A	D7-Down - Cast 9 segments Type B	16	27MAR06	12APR06	12NOV05	29NOV05		SD3380A				
SD3370	D8-Up - Cast 12 Segments Type B	19	29MAR06	18APR06	23NOV05	14DEC05		SD3370				
SD3370A	D8-Down - Cast 12 Segments Type B	19	11APR06	03MAY06	17NOV05	07DEC05			ISD3370A			
SD3500	P21 Slip C-Down - Cast 8 Segments Type B	15	11APR06	27APR06	07MAR06	22MAR06		SD3	500			
SD3510	P21 Slip D-Down - Cast 8 Segments Type B	15	13APR06	29APR06	06MAR06	21MAR06		SI	03510			
Precast Par	rapet Panel Casting											
PP2000	Casting Type I & VII Parapet Units 1 - 150	55	20OCT05A	06APR06	20OCT05A	19OCT05		PP2000				
PP2010	Casting Type I & VII Parapet Units 151 - 350	35	07APR06	18MAY06	01NOV05	10DEC05			PF	2010		
PP2020	Casting Type I & VII Parapet Units 351 - 550	35	19MAY06	29JUN06	23DEC05	07FEB06			PP2020			*
PP2110	Casting Type II Parapet Units 266 - 515	55	11FEB06A	13APR06	11FEB06A	16NOV05		PP2110				
PP2120	Casting Type II Parapet Units 516 - 765	45	14APR06	06JUN06	17NOV05	10JAN06					PP	2120
PP2130	Casting Type II Parapet Units 766 - 1099	60	07JUN06	18AUG06	11JAN06	24MAR06				PP:	2130	<u> </u>
PP2200	Casting Type IIII Parapet Units 1 - 22	22	20MAR06	14APR06	23SEP05	20OCT05		PP2200				
PP2300	Casting Type IV Parapet Units 1 - 227	80	200CT05A	10JUN06	200CT05A	15OCT05						PP2300
PP2310	Casting Type IV Parapet Units 228 - 455	75	12JUN06	09SEP06	17OCT05	13JAN06					PP2310	X
PP2400	Casting Type V & VI Parapet Units 1 - 260	65	210CT05A	04MAY06	210CT05A	13OCT05			PP2400			
PP2410	Casting Type V & VI Parapet Units 2611 - 520	65	05MAY06	21JUL06	14OCT05	29DEC05		PP241	0			<u> </u>
PP2420	Casting Type V & VI Parapet Units 521 - 780	65	19MAY06	05AUG06	28OCT05	13JAN06			PP2420			X
Noise Barri	iers & Enclosures											
NB1020	Noise Encl' - Slip Rd A - Eng. Review & Approval	28	20MAR06	16APR06	24OCT05	20NOV05		NB1020				
NB1030	Noise Encl' - Slip Rd A - Materials Purchasing	23	28FEB06A	21MAR06	28FEB06A	28SEP05	NB1030					
NB1040	Noise Encl' - Slip Rd A - Off-site Fabrication	64	22MAR06	06JUN06	29SEP05	14DEC05		4		-	NB	1040
NB1050	Noise Encl' - Slip Rd A - Delivery to Site	45	26APR06	17JUN06	04NOV05	27DEC05				4		NB10
NB1070	Erection of Noise barrier Mock Up Sample	18	04MAY06	24MAY06	14NOV05	03DEC05				NB10	70	
NB1110	Noise Encl' - Slip Rd B - Eng. Review & Approval	28	20MAR06	16APR06	26NOV05	23DEC05		NB1110				
NB1120	Noise Encl' - Slip Rd B - Materials Purchasing	26	20MAR06	21MAR06	29SEP05	30SEP05	NB1120					
NB1130	Noise Encl' - Slip Rd B - Off-site Fabrication	70	22MAR06	13JUN06	03OCT05	23DEC05						NB1130
NB1140	Noise Encl' - Slip Rd B - Delivery to Site	65	27APR06	14JUL06	08NOV05	24JAN06		NB1140				<b>-</b>
NB1200	Noise Encl' - P8 to P11 - Design & Shop Drawings	74	10SEP05A	19MAY06	10SEP05A	08NOV05			N	B1200		
NB1210	Noise Encl' - P8 to P11 - Eng. Review & Approval	28	20MAY06	16JUN06	09NOV05	06DEC05						NB121
NB1220	Noise Encl' - P8 to P11 - Materials Purchasing	30	28FEB06A	20APR06	28FEB06A	27SEP05		NB1220				
NB1230	Noise Encl' - P8 to P11 - Off-site Fabrication	78	21APR06	24JUL06	28SEP05	30DEC05		NB1230			4	- X

23SEP03 P3 File : LU30 29MAY08 20MAR06

Sheet 3 of 21



Activity	Activity	Orig.	Early	Early	Late	Late		MAR	APR		20	MAY	,		JU	INI
ID	Description	Durn.	Start	Finish	Start	Finish		20 27 3	10 1		1	8 15		29	5 12	
B1240	Noise Encl' - P8 to P11 - Delivery to Site	41	13JUN06	02AUG06	21NOV05	09JAN06								NE	B1240	
IB1300	Noise Encl' - ENT Approach - Design & Shop Dwgs.	23	07JUL05A	24MAR06	07JUL05A	15NOV05		NB1300								
IB1310	Noise Encl' - ENT Approach - Eng. Review & Appro	28	25MAR06	21APR06	16NOV05	13DEC05				NB1	1310					
NB1320	Noise Encl' - ENT Approach - Material Purchasing	27	28FEB06A	10MAY06	28FEB06A	29OCT05					-	NB132	20			
IB1330	Noise Encl' - ENT Approach - Off-site Fabricat'n	57	11MAY06	18JUL06	31OCT05	06JAN06					NB1	330	_		- y	-1
IB1340	Noise Encl' - ENT Approach - Delivery to Site	41	15JUN06	04AUG06	05DEC05	23JAN06								1	NB1340	
IB2000	Noise Barriers - PA to P4 - Design & Shop Dwgs.	147	19AUG05A	29MAR06	19AUG05A	24JUN06		NB200	)							
IB2010	Noise Barriers - PA to P4 - Eng. Review & Appro'	28	30MAR06	26APR06	25JUN06	22JUL06					NB2010	)				
NB2020	Noise Barriers - PA to P4 - Materials Purchasing	39	28FEB06A	20APR06	28FEB06A	22MAR06				NB2	020					
NB2030	Noise Barriers - PA to P4 - Off-site Fabrication	120	21APR06	12SEP06	23MAR06	15AUG06			NB203	0	-					×
NB2100	Noise Barriers - P5 to P8 - Design & Shop Dwgs.	147	05SEP05A	22MAR06	05SEP05A	11JUL06		NB2100								
VB2110	Noise Barriers - P5 to P8 - Eng. Review & Appro'	47	23MAR06	08MAY06	12JUL06	27AUG06						NB2110				
NB2120	Noise Barriers - P5 to P8 - Materials Purchasing	40	28FEB06A	20APR06	28FEB06A	11MAY06				NB2	120					
IB2130	Noise Barriers - P5 to P8 - Off-site Fabrication	110	21APR06	31AUG06	12MAY06	20SEP06			NB213	0	¥		-			- L
NB2200	Noise Barriers - P11 to P13 - Design & Shop Dwgs	82	20JUL05A	29APR06	20JUL05A	12JUN06					NB2	200				
NB2210	Noise Barriers - P11 to P13 -Eng Review & Approv	28	30APR06	27MAY06	13JUN06	10JUL06								NB221	10	
NB2220	Noise Barriers - P11 to P13 - Materials Purchase	28	28FEB06A	10MAY06	28FEB06A	21JUN06					-	NB222	20			
NB2230	Noise Barriers - P11 to P13 - Off-site Fabric'n	35	11MAY06	21JUN06	22JUN06	03AUG06					NB2	230				7
VB2300	Noise Barriers - ENT Approach -Des'n & Shop Dwgs	82	24AUG05A	12APR06	24AUG05A	03JUL06		-	NB2	300						
NB2310	Noise Barriers - ENT Approach -Eng Rev & Approv	28	13APR06	10MAY06	04JUL06	31JUL06						NB231	10			
NB2320	Noise Barriers - ENT Approach -Material Purchase	65	28FEB06A	30MAY06	28FEB06A	27JUN06					<u> </u>			NB2	2320	
NB2330	Noise Barriers - ENT Approach -Off-site Fabric'n	48	31MAY06	27JUL06	28JUN06	24AUG06							NB23	330		H
NB2400	Noise Barriers - Slip Rd. C - Design & Shop Dwgs	10	20MAR06	30MAR06	20MAY06	31MAY06		NB240	0							
NB2410	Noise Barriers - Slip Rd. C - Eng Rev & Approv	28	31MAR06	27APR06	01JUN06	28JUN06					NB241	0				
NB2420	Noise Barriers - Slip Rd. C - Material Purchase	29	28FEB06A	20APR06	28FEB06A	06JUN06				NB2	420					
NB2430	Noise Barriers - Slip Rd.C - Off-site Fabricat'n	38	21APR06	05JUN06	07JUN06	22JUL06			1		-				NB2430	)
NB2440	Noise Barriers - Slip Rd. C - Delivery to Site	17	25MAY06	13JUN06	20JUL06	09AUG06									N	IB244
NB2500	Noise Barriers - Slip Rd. D - Design & Shop Dwgs	82	11JUL05A	22MAR06	11JUL05A	10MAY06		NB2500								
NB2510	Noise Barriers - Slip Rd. D - Eng Rev & Approv	125	23MAR06	25JUL06	11MAY06	12SEP06										
NB2520	Noise Barriers - Slip Rd. D - Material Purchase	90	28FEB06A	20MAY06	28FEB06A	21AUG06							NB2	520		
32/2	TOTO SELECTOR OF THE STATE OF						4									
Bearings BE1040	Shipping of Bearings to Site	72	12JAN05A	12APR06	12JAN05A	31MAR05			BE10	040						

23SEP03 29MAY08 20MAR06


23SEP03 P3 File : LU30

Sheet 4 of 21



Activity	Activity	Orig.	Early	Early	Late	Late		BAAD			n P		200		,			11 151	
ID	Description	Durn.	Start	Finish	Start	Finish	13	MAR 20	27 3		PR 17	24	1 1	MAY 8 15	22	29		JUN 12 1	9
Movement							10			10				10					_
MJ1005	Engineer's approval of Proprietary Type of M.J	0	20MAR06		04FEB06			<b>♦</b> MJ10	005										
MJ1010	Detailed Design & Shop Drawings	75	20MAR06	16JUN06	04FEB06	04MAY06			-						1			M	1101
MJ1020	Review & Approval of Design & Shop Drawings	24	17JUN06	17JUL06	05MAY06	01JUN06											MJ1	020	
Signage																			
SG1010	Sign Gantries - Detailed Design & Shop Drawings	50	17NOV05A	10APR06	17NOV05A	06SEP05				SG	1010								
SG1020	Sign Gantries - Review/Appro of Design & S/Dwgs.	24	11APR06	09MAY06	07SEP05	06OCT05					100			SG1020	)				
SG1030	Sign Gantries - Off-Site Fabrication of Gantries	75	10MAY06	08AUG06	07OCT05	05JAN06						S	G103	0					
SG1050	Sign Gantries - FADS7 - Design, Fab'n & Delivery	48	200CT05A	17APR06	200CT05A	22MAY08					SG	1050							
SG2010	Signage - Shop Drawings	50	20OCT05A	19APR06	20OCT05A	13AUG05				-	S	G2010							
SG2020	Signage - Review & Approval of Shop Drawings.	24	20APR06	18MAY06	15AUG05	10SEP05								5	G2020	)			
SG2030	Signage - Off-Site Fabrication of Signs	50	19MAY06	18JUL06	12SEP05	11NOV05							1	SG2030					
High Mast																			
HM1000	High Mast Lighting - Foundation Design	48	210CT05A	16MAY06	210CT05A	08SEP05								Н	W1000				
HM1010	High Mast Lighting - Approval of Found'n Design	24	17MAY06	13JUN06	18NOV05	15DEC05												■нм10	010
HM1100	High Mast Lighting - Mast Design & Shop Drawings	48	20MAR06	16MAY06	15JUL05	08SEP05								Н	W1100				
HM1110	High Mast Lighting - Approval of Mast Design	56	17MAY06	11JUL06	09SEP05	03NOV05							HI	M1110					
	Main Line - Piers PA to P6	WHITE SERVICE	Establish Control		THE REAL PROPERTY.	THE PARTY													
Substructi																			
MS0100	PA/L - Install Bearings	3	13APR06	15APR06	26NOV05	29NOV05					MS01	100							
MS0110	PA/R - Install Bearings	6	20MAR06	25MAR06	09MAR05	15MAR05		N	150110										
MS1116	P1/R - Remove Temp. Props for Up Span - Towers	4	07APR06	11APR06	26JAN05	29JAN05				MS	51116	i							
MS1117	P1/R - Remove Temp. Props for Up Span - Founds	4	12APR06	15APR06	31JAN05	03FEB05					MS11	17							
MS1118	P1/R - Remove Temp. Props for Down Span - Tower		14APR06	18APR06	26MAR05	30MAR05					MS	1118							
MS1119	P1/R - Remove Temp. Props for Down Span - Found		19APR06	22APR06	31MAR05	04APR05						MS111	9						
Main Line																			
MD1130	PA/L - 9 Segments Type B on Scaffold	6	11APR06	17APR06	24NOV05	30NOV05					MD	1130							
MD1135	PA/L to P1/L - Insitu Stitch	3	18APR06	20APR06	01DEC05	03DEC05					- N	ID1135							
MD1020	P4/R - 1st. Pair - 2 Segments Type C	6	20MAR06	25MAR06	29JUN05	06JUL05		L N	ID1020										
MD1020	P1/R - 30 Segments Type C	15	16MAR06A	01APR06	16MAR06A	21JAN05			MD	1055									
MD1060	PA/R - 9 Segments Type C on Scaffold	6	04APR06	10APR06	16MAR05	22MAR05				MD	1060								
MD1065	P1/R to P2/R - Institu Stitch	3	04APR06	06APR06	22JAN05	25JAN05				MD106	35								
MD1063	PA/R to P1/R - Insitu Stitch	3	11APR06	13APR06	23MAR05	25MAR05					ID106	2							
		3 File : LU30	111111111111111111111111111111111111111	107 11 100	3011111100	2011011100	Short	et 5 of	21	1									
tart Date inish Date ata Date	29MAY08 20MAR06		Route 3 Mo	e 8 - Lai C	Contract No hi Kok Viad g Program arch 2006	duct		, J 01		1	H	a		C			nucti		

© Primavera Systems, Inc.



@ Primavera Systems, Inc.

Activity	Activity	Orig.	Early	Early	Late	Late	2006
ID	Description	Durn.	Start	Finish	Start	Finish	MAR APR MAY JUN 13 20 27 3 10 17 24 1 8 15 22 29 5 12 1
VT3310	5th. TTMS Lai Po Rd (for N/B C/W) -CRE Endorsm't	6	18APR06	24APR06	07MAR05	12MAR05	13 20 27 3 10 17 24 1 8 15 22 29 3 12 WT3310
VT3320	5th. TTMS Lai Po Rd (for N/B C/W) -Roadwk Advice	6	25APR06	02MAY06	14MAR05	19MAR05	WT3320
VT3330	5th. TTMS Lai Po Rd (for N/B C/W) - Site Prepare	24	27MAY06	24JUN06	21MAR05	18APR05	WT3330
VT3400	6th. TTMS Lai Po Rd (for S/B C/W)-Prepare Review	18	20MAR06	10APR06	12FEB05	04MAR05	WT3400
VT3410	6th. TTMS Lai Po Rd (for S/B C/W) - CRE Endors't	6	18APR06	24APR06	28JUL05	03AUG05	WT3410
VT3420	6th. TTMS Lai Po Rd (for S/B C/W) -Roadwk Advice	6	25APR06	02MAY06	04AUG05	10AUG05	■ WT3420
	Wall LCK-R2						
VW2020	Ret. Wall LCK-R2 - Walls	60	17APR06	27JUN06	04FEB05	19APR05	WW2020
ALT MANAGEMENT	d (D3) Roadworks - Stage 1						
VR1210	Lai Po Rd N/B Ch.1+250 - 1+360 - Formation	18	20MAR06	10APR06	03FEB05	26FEB05	WR1210
VR1230	Lai Po Rd N/B Ch.1+250 - 1+360 - Sub-base	12	04APR06	17APR06	21FEB05	05MAR05	WR1230
VR1240	Lai Po Rd N/B Ch.1+250 - 1+360 - Kerbs	12	11APR06	24APR06	28FEB05	12MAR05	WR1240
VR1250	Lai Po Rd N/B Ch.1+250 - 1+360- Utilities	24	25APR06	23MAY06	17SEP05	18OCT05	WR1250
VR1260	Lai Po Rd N/B Ch.1+250 - 1+360 - Road Pavement	6	25APR06	02MAY06	14MAR05	19MAR05	WR1260
VE1040	Lai Po Rd S/B - Temporary Ramp at Slip Road B	18	03JUN06	24JUN06	26MAR05	16APR05	WE1040
ai Po Roa	d (D3) Roadworks - Stage 2						
WE1035	Reduce Segment Storage Area for Temp Road Divs'n	6	27MAY06	02JUN06	12APR05	18APR05	WE1035
ai Po Roa	d (D3) Roadworks - Stage 3						
NA3200	Lai Po Rd S/B Ch.1+300 - 1+360 - Drainage	12	20MAR06	01APR06	07MAR05	19MAR05	WA3200
VR2300	Lai Po Rd S/B Ch.1+300 - 1+360 - Formation	6	04APR06	10APR06	21MAR05	26MAR05	WR2300
VR2310	Lai Po Rd S/B Ch.1+300 - 1+360 - Sub-base	6	11APR06	17APR06	28MAR05	02APR05	WR2310
VR2320	Lai Po Rd S/B Ch.1+300 - 1+360 - Kerbs	6	18APR06	24APR06	04APR05	11APR05	WR2320
WR2330	Lai Po Rd S/B Ch.1+300 - 1+360 - Pavement	6	25APR06	02MAY06	12APR05	18APR05	IWR2330
Lai Po Roa	d (D3) Roadworks - Stage 5						
WE1030	Lai Po Rd S/B - Remove Segment Storage Area	6	12APR06	18APR06	22JUL05	28JUL05	WE1030
/iaduct -	Main Line - Piers P7 to P10						
Substructu	ire						
MS2052	P7 Install Bearings	2	20MAR06	21MAR06	28SEP05	29SEP05	MS2052
Superstruc	cture Finishing Works Required for TCSS						
MF2000	P7 to P10 - Parapets P7 to P8 (incl earthing)	36	22MAR06	04MAY06	30SEP05	12NOV05	MF2000
MF2002	P7 to P10 - Parapets P8 to P10 (incl earthing)	36	18APR06	30MAY06	24OCT05	03DEC05	MF2002
MF2005	P7 to P10 - Insitu Slab to Under Median Barrier	48	20MAR06	16MAY06	08SEP05	05NOV05	MF2005

23SEP03 P3 File : LU30 29MAY08 20MAR06 Hig Sheet 7 of 21



Activity	Activity	Orig.	Early	Early	Late	Late	IAD		API	0	20	006	,			. 1
ID	Description	Durn.	Start	Finish	Start	Finish	MAR 20 27	7 3	API	17 24	1 1	8 15	22	29 5	JU 12	19
1F2007	P7 to P10 - Median Barrier (incl earthing)	48	18APR06	13JUN06	08OCT05	03DEC05						0 10	Streether, of	-0 0		F200
Remaining	Superstructure Finishing Works															
/F2040	P7 to P10 - Deck Drainage	48	14JUN06	11AUG06	26SEP06	23NOV06								MF	2040	×
t Grade	Works - Lai Chi Kok Interchange			Hamilton		PROBLEM !										
emporary	Traffic Management Schemes															
T1300	2nd. TTMS Butterfly Valley Rd-Prepare for Review	12	20MAR06	01APR06	19FEB05	04MAR05		MT13	300							
1T1310	2nd. TTMS Butterfly Valley Rd - CRE Endorsement	6	18APR06	24APR06	16JUN05	22JUN05				M	T1310					
IT1320	2nd. TTMS Butterfly Valley Rd - Roadworks Advice	6	25APR06	02MAY06	23JUN05	29JUN05					Ни	T1320				
T1330	2nd. TTMS Butterfly Valley Rd - Prepare	18	03MAY06	23MAY06	30JUN05	21JUL05						_	MT1	330		
T1400	3rd TTMS Butterfly Valley Rd -Prepare for Review	12	20MAR06	01APR06	12FEB05	25FEB05		MT14	100							1
1T1410	3rd. TTMS Butterfly Valley Rd - CRE Endorsement	6	18APR06	24APR06	10SEP05	16SEP05				M	T1410					1
1T1420	3rd. TTMS Butterfly Valley Rd - Roadworks Advice	6	25APR06	02MAY06	17SEP05	24SEP05					НМ	T1420				
IT1430	3rd. TTMS Butterfly Valley Rd - Prepare	24	03MAY06	30MAY06	26SEP05	25OCT05								MT14	30	
T2070	TTMS Case No.027 (P7 Piling) - Implementation	563*	03JUN04A	17APR06	03JUN04A	18JAN06		-		MT207	0					į
1T2140	TTMS for Pier P8/L - Implementation	641*	23FEB04A	08APR06	23FEB04A	11NOV05		-	MT214	0						-
1T3100	2nd. TTMS Kom Tsun Street - Prepare for Review	12	20MAR06	01APR06	19FEB05	04MAR05		MT31	00							1
T3110	2nd, TTMS Kom Tsun Street - CRE Endorsement	6	04APR06	10APR06	23MAY05	28MAY05			MT31	10						
1T3120	2nd. TTMS Kom Tsun Street - Roadworks Advice	6	11APR06	17APR06	30MAY05	04JUN05				MT312	0					
/T3130	2nd. TTMS Kom Tsun Street - Site Preparation	20	18APR06	11MAY06	06JUN05	29JUN05			1		-	MT31	30			
/T3140	2nd, TTMS Kom Tsun Street - Implementation	117*	15MAY06	03OCT06	14SEP05	18NOV05					N	/T3140				×
/T3200	3rd. TTMS Kom Tsun Street - Prepare for Review	12	20MAR06	01APR06	12FEB05	25FEB05		MT32	200				1			
/T3210	3rd. TTMS Kom Tsun Street - CRE Endorsement	6	04APR06	10APR06	03OCT05	08OCT05			MT32	10						
AT3220	3rd. TTMS Kom Tsun Street - Roadworks Advice	6	11APR06	17APR06	10OCT05	17OCT05				MT3220	0					
AT3230	3rd. TTMS Kom Tsun Street - Site Preparation	28	18APR06	20MAY06	18OCT05	18NOV05		1			-		MT323	)		İ
Prainage W						I I I I I I I I I I I I I I I I I I I										
A5000	Butterfly Valley Rd Stage1 - Stormwater Drainage	54	15JUN05A	06MAY06	15JUN05A	23MAY05		-			-	SA5000				
SA2000	Kom Tsun St. & Bus Terminal - St/water Drainage	54	14FEB05A	13MAY06	14FEB05A	29JUN05		-				SA2	000			
Itilities & F	Roadworks															
R4000	Kwai Chung Road (Pier 7) - Reinstatement	24	20MAR06	17APR06	20DEC05	18JAN06		K		SR4000	)					
R2000	Castle Peak Road - Roadworks Reinstatement	17	20MAR06	08APR06	24OCT05	11NOV05		-	\$R2000	)						
SR5000	Butterfly V. Rd (LCKI) Stage1-Excav. & Formation	36	08APR06	20MAY06	25APR05	06JUN05		1					SR5000			
SR5010	Butterfly V. Rd (LCKI) Stage 1 - Sub-base	36	22APR06	03JUN06	10MAY05	21JUN05								SR	5010	
SR5020	Butterfly V. Rd (LCKI) Stage 11 - Kerbs	24	22MAY06	17JUN06	07JUN05	06JUL05										SR
rt Date ish Date a Date	23SEP03 p 29MAY08 20MAR06	3 File : LU30 Hig	Route 3 Mo	8 - Lai Cl	hi Kok Viad g Program		8 of 21		(		a	CC	ic	) [	1a	1

Activity	Activity	Orig.	Early	Early	Late	Late								200					
ID	Description	Durn.	Start	Finish	Start	Finish		MAR 20		2		PR 47	24	4	MA'		29		2 19 2
SR5030	Butterfly V. Rd (LCKI) Stage 1 - Pavement	9	19JUN06	29JUN06	07JUL05	16JUL05	13	20	41	3	10	11/	24		0 10		23		030
SR3200	Kom Tsun Street Bus Stn Excavate & Formation	18	15MAY06	03JUN06	30JUN05	21JUL05											S	R3200	
SR3210	Kom Tsun Street bus Stn Sub-base	18	29MAY06	17JUN06	15JUL05	04AUG05													SR321
SR3220	Kom Tsun Street Bus Stn Kerbs	24	12JUN06	11JUL06	29JUL05	25AUG05											SR	3220	
SR3000	Kom Tsun Street L/H C/Way - Excavate & Formation	12	15MAY06	27MAY06	14SEP05	28SEP05											SR300	00	
SR3010	Kom Tsun Street L/H C/Way - Sub-base	12	29MAY06	10JUN06	29SEP05	14OCT05												SF	R3010
SR3020	Kom Tsun Street L/H C/Way - Kerbs	18	12JUN06	04JUL06	15OCT05	04NOV05											SR	3020	X
/iaduct -	Main Line - Piers P11 to P15				THE REAL PROPERTY.														
Substructu																			
MS3115	P12 - Bearings	7	20MAR06	27MAR06	29SEP05	07OCT05			MS	3115									
	ture Finishing Works Required for TCSS																		
MF3000	P11 to P15 - Parapets P10 to P12 (incl earthing)	30	28MAR06	03MAY06	08OCT05	12NOV05				H				ME	3000				
MF3005	P11 to P15 - Parapets P12 to P14 (incl earthing)	24	04MAY06	31MAY06	14NOV05	10DEC05											ME	3005	
MF3010	P11 to P15 - Parapets P14 to P16 (incl earthing)	24	01JUN06	29JUN06	12DEC05	10JAN06										MF3	010		
MF3015	P11 to P15 - Insitu Slab to Under Median Barrier	48	20MAR06	16MAY06	08SEP05	05NOV05				X				H	M	F3015			
MF3017	P11 to P15 - Median Barrier (incl earthing)	48	18APR06	13JUN06	08OCT05	03DEC05								-					MF3017
MF3020	P11 to P15 - Provision for E & M and TCSS	24	14JUN06	13JUL06	18JAN06	17FEB06											M	F3020	
Remaining	Superstructure Finishing Works																		
MF3040	P11 to P15 - Deck Drainage	72	17MAY06	11AUG06	29AUG06	23NOV06								M	F3040_				H
	Works - Wai Man Tsuen	THE REAL PROPERTY.			TO BUILD														
	Traffic Management Schemes																		
VT2000	Temporary Slow Lane on Top of Slope CCR-R5	12	07APR06	20APR06	22JUL05	04AUG05					-	V	T2000						
VT2010	B.V. Rd - Divert Traffic to Slow & Fast Lanes	1	21APR06	21APR06	05AUG05	05AUG05							VT201	0					- ! - !
VT2200	TTMS Slip RdD Deck@ CC Rd W/B-Prepare for Review	18	20MAR06	10APR06	12FEB05	04MAR05				4	VT2	2200							
VT2210	TTMS Slip Rd D Deck@ CC Rd W/B -CRE Endorsement	6	18APR06	24APR06	09NOV05	15NOV05							VT2	210					
VT2220	TTMS Slip Rd D Deck@ CC Rd W/B -Roadworks Advice	12	25APR06	09MAY06	16NOV05	29NOV05									VT2220				
VT2230	TTMS Slip Rd D Deck@ CC Rd W/B -Site Preparation	6	10MAY06	16MAY06	30NOV05	06DEC05									V	T2230			
VT2240	TTMS Slip Rd D Deck@ CC Rd W/B - Implementation	22*	10JUN06	07JUL06	07DEC05	03JAN06	1										VT22	240	X
	s & Slope Works																		
VE1040	Slope CCR-S5 - Compacted Filling	24	27FEB06A	06APR06	27FEB06A	21JUL05				HUV	E104	0							
VE1060	Slope CCR-S5 - Slope Drainage & Finishes	24	07APR06	05MAY06	01NOV05	28NOV05						-		VE	E1060				
VE1070	Slope CCR-S5 - Landscaping & Hydroseeding	12	28APR06	12MAY06	22NOV05	05DEC05									VE10	70			

23SEP03 P3 File : LU30 29MAY08

20MAR06

Sheet 9 of 21



Activity	Activity	Orig.	Early	Early	Late	Late	1111		2006				
ID	Description	Durn.	Start	Finish	Start	Finish	MAR 13 20 27 3	APR 10 17 2	4 1 8	MAY	22 29		JUN 12 19
Earthworks	& Slope Works - 11NW-A/C678 & CR679					- A CONTRACTOR OF THE PARTY OF	15 20 21 5	10 17 2	1 0	13	22 23	2	12 19
VE2025	Slope 11NW-A/C678 & CR679 - Platform for S.Nails	3	20MAR06	22MAR06	25NOV05	28NOV05	VE2025						
VE2027	Slope 11NW-A/C678 & CR679 - Test Soil Nail	6	23MAR06	29MAR06	29NOV05	05DEC05	VE202	7					
VE2030	Slope 11NW-A/C678 & CR679 - Soil Nails	18	30MAR06	20APR06	06DEC05	27DEC05		VE2	030				
/E2000	Slope 11NW-A/C678 & CR679 - Remove Temp Platform	6	10JUN06	16JUN06	28DEC05	04JAN06				- 1 1			VE20
/E2020	Slope 11NW-A/C678 & CR679 - Trim Original Slope	6	17JUN06	24JUN06	05JAN06	11JAN06						VE2	020
Drainage W	/orks												
/A1000	Butterfly Valley Rd Stage3 - Stormwater Draiange	48	22APR06	17JUN06	06AUG05	03OCT05							VA1
Utilities & R	Roadworks												
/R3000	Drainage Maintenance Access Rd Formation	24	02MAR06A	17APR06	02MAR06A	07NOV05		VR300	0				
/R3010	Drainage Maintenance Access Rd Sub-base	24	27MAR06	24APR06	18OCT05	14NOV05		V	R3010				
/R3020	Drainage Maintenance Access Rd Kerbs	24	04APR06	02MAY06	25OCT05	21NOV05			VR30	20			
/R3030	Drainage Maintenance Access Rd Pavement	48	04APR06	30MAY06	22NOV05	18JAN06					V	R3030	
/R3040	Drainage Maintenance Access Rd Street Lights	12	17MAY06	30MAY06	05JAN06	18JAN06					V	R3040	
/R2100	Butterfly V. Rd (WMT) Stage3- Excav. & Formation	18	05JUN06	26JUN06	17SEP05	10OCT05					VR210	00	
/R2110	Butterfly V. Rd (WMT) Stage 3 - Sub-base	18	12JUN06	04JUL06	26SEP05	18OCT05					V	/R2110	-
/R2120	Butterfly V. Rd (WMT) Stage 3 - Kerbs	18	19JUN06	11JUL06	04OCT05	25OCT05						VR	2120
Nai Man Ts	suen Fire Hydrant Pump House												
/H1000	Wai Man Tsuen F/H Pump House - Plate Load Test	6	20MAR06	25MAR06	28MAR06	04APR06	VH1000						
/H1010	Wai Man Tsuen F/H Pump House - Structure	60	03MAY06	13JUL06	05APR06	14JUN06		VH	1010				X
/H2000	Fire Main - Pipework Along Maintenance Road	18	20MAR06	10APR06	10OCT05	31OCT05		VH2000					
/H2005	Fire Main - Pipework to Piers P10/R & P14	18	11APR06	02MAY06	04JAN06	24JAN06			VH20	05			
/H2010	Fire Main - Valves & Connections	18	03MAY06	23MAY06	25JAN06	17FEB06					VH2010		
andscape	Works												
VX1000	Landscaping - Earthworks & Formation	24	03MAY06	30MAY06	22NOV05	19DEC05					V	(1000	
VX1040	Landscaping - Soiling & Planting	24	31MAY06	28JUN06	20DEC05	18JAN06				V	(1040		H
/iaduct -	Main Line - Piers P16 to P18												
Substructu													
MS4055	P16/L - Install Bearings	6	20MAR06	25MAR06	04JAN06	10JAN06	MS4055						
MS4115	P16/R - Install Bearings	6	20MAR06	25MAR06	05DEC05	10DEC05	MS4115					i	
MS4225	P17/L & P17/R - Cure & Strike Form/Falsework	24	21DEC05A	23MAR06	21DEC05A	20JUN05	MS4225						1

23SEP03 P3 File : LU30 29MAY08


20MAR06

Sheet 10 of 21

Highways Department Contract No. HY/2003/01 Route 8 - Lai Chi Kok Viaduct 3 Month Rolling Programme from 20 March 2006



© Primavera Systems, Inc.



Activity	Activity	Orig.	Early	Early	Late	Late					- 1	2006						
	Description	Durn.	Start	Finish	Start	Finish	MAR	07 0		PR	04 4	0	VIAY	20	20		UN 2 19	
ID		8	24MAR06	01APR06	25NOV05	03DEC05	13 20		5035	17	24 1	8	15	44	29	0 1	2 19	
MD5035	P19/R - 18 Segments Type A	8	23MAR06	31MAR06	25NOV05	03DEC05		MD5						-				
MD5045	P19 Slip D - 14 Segments Type B	2	04APR06	05APR06	05DEC05	06DEC05			MD505	0				-				
MD5055	P19/L&R to P18/L&R - Insitu Stitches								nD505.		/ID5060							
MD5060	P20 Slip D - 1st. Pair - 2 Segments Type B	4	19APR06	22APR06	11FEB06	15FEB06			MD50		NDSUGU							
MD5070	P20/R - 1st. Pair - 2 Segments Type A	4	05APR06	08APR06	25JAN06	28JAN06												
ND5080	P20/L - 1st. Pair - 2 Segments Type A	4	10APR06	13APR06	02FEB06	06FEB06				ID5080								
ND5090	P20 Slip C - 1st. Pair - 2 Segments Type A	4	14APR06	18APR06	07FEB06	10FEB06			-	MD	5090							
MD5065	P20 Slip D - 22 Segments Type B	15	24APR06	11MAY06	16FEB06	04MAR06							/ID506	1				
MD5075	P20/R - 22 Segments Type A	15	24APR06	11MAY06	16FEB06	04MAR06					-		/D507					
MD5085	P20/L - 24 Segments Type A	15	25APR06	12MAY06	17FEB06	06MAR06							MD508	35				
MD5095	P20 Slip C - 24 Segments Type B	15	25APR06	12MAY06	17FEB06	06MAR06							MD509	95				
MD5097	P20/L&R to P19/L&R - Insitu Stitches	3	12MAY06	15MAY06	21MAR06	23MAR06							MD5	5097				
MD5100	Launch Gantry to P20/P21/Abut M	2	22MAY06	23MAY06	07MAR06	08MAR06								MD	5100			
	Main Line - Tunnel Approaches riers & Encl' (Sec.10 Excision)															MNG	100	
MN6100	Semi Enclosure S/B Ch.2005 - 2200 - Frame	60	19JUN06	30AUG06	08DEC05	21FEB06							-			IVINC	100	
t Grade	Works - Butterfly Valley															i i		
Temporar	y Traffic Management Schemes																	
QT2130	TTMS Slip RdD Deck@ CC Rd E/B - Site Preparation	2	20MAR06	21MAR06	28MAY08	29MAY08	QT	2130										
QT2140	TTMS Slip Rd D Deck @ CC Rd E/B - Implementation	18*	28FEB06A	20MAR06	28FEB06A	30DEC05	QT	2140										
Earthwork	ks & Slope Works - 11NW-A/FR54 & F55	"																
QE2000	Slope 11NW-A/FR54 & FR55 - Remove Temp. Platform	18	24MAR06	14APR06	21JUN05	12JUL05				QE200	0							
QE2002	Slope 11NW-A/FR54 & FR55 - Retaining Wall -Bases	36	15APR06	27MAY06	13JUL05	23AUG05			-	-/			Aller		QE20	02		
QE2004	Slope 11NW-A/FR54 & FR55 - Retaining Wall -Walls	48	15MAY06	11JUL06	10AUG05	06OCT05						QE2004	4				-	
QE2010	Slope 11NW-A/FR54 & FR55 - Install Temp Works	48	03MAY06	28JUN06	20JUL05	13SEP05				C	E2010			1			1	ı
Manager Colors	Roadworks																	
QR2000	WSD Access Road - New CLP 11Kv Cable Laying	36	20MAR06	02MAY06	17APR08	29MAY08			-		- 4	QR2000						
Landscap																		
QX1020	Landscaping - Soiling & Planting on Slope CCR-S6	75	20MAR06*	16JUN06	21OCT05	18JAN06		X			H						QX1	1
QX1100	Landscape Establishment Works	301	17JUN06	18JUN07	04NOV06	03NOV07										QX11	00	

23SEP03 29MAY08 20MAR06

23SEP03 P3 File : LU30

Sheet 12 of 21



Activity	Activity	Orig.	Early	Early	Late	Late	MAR APR MAY JUN
ID	Description	Durn.	Start	Finish	Start	Finish	13 20 27 3 10 17 24 1 8 15 22 29 5 12 19
/iaduct -	Slip Road C						
Substruct	ure						
CS1150	Abutment C - Install Bearings	6	20MAR06	18MAR06	26OCT05	25OCT05	CS1150
CS1447	C5/L - C5/R Portal - Install Bearings	6	20MAR06	25MAR06	06OCT05	13OCT05	CS1447
CS1555	C6/R & C6/L - Install Bearings on Portal Frame	6	27MAR06	01APR06	14OCT05	20OCT05	CS1555
Slip Road	C - Insitu Deck Construction						
CD1032	Slip Rd. C - Deck Span C3 to C4 - Falsework	12	27JAN06A	21MAR06	27JAN06A	26AUG05	CD1032
CD1034	Slip Rd. C - Deck Span C3 to C4 - Soffit	6	22MAR06	28MAR06	27AUG05	02SEP05	CD1034
CD1036	Slip Rd. C - Deck Span C3 to C4 - 1st. Pour	20	29MAR06	21APR06	03SEP05	27SEP05	CD1036
CD1038	Slip Rd. C - Deck Span C3 to C4 - 2nd. Pour	20	22APR06	16MAY06	28SEP05	22OCT05	CD1038
CD1039	Slip Rd. C - Deck Span C3 to C4 - Stressing	4	17MAY06	20MAY06	24OCT05	27OCT05	CD1039
CD1041	Slip Rd. C - Deck Span C3 to C4 - Cure & Strip	6	22MAY06	27MAY06	28OCT05	03NOV05	CD1041
CD1040	Slip Rd. C - Deck Span C4 to C5 - Ground Prep.	9	20MAR06	29MAR06	16SEP05	27SEP05	CD1040
CD1042	Slip Rd. C - Deck Span C4 to C5 - Falsework	10	30MAR06	11APR06	30SEP05	13OCT05	CD1042
CD1044	Slip Rd. C - Deck Span C4 to C5 - Soffit	6	12APR06	18APR06	21OCT05	27OCT05	CD1044
CD1046	Slip Rd. C - Deck Span C4 to C5 - 1st. Pour	20	19APR06	12MAY06	28OCT05	19NOV05	CD1046
CD1048	Slip Rd. C - Deck Span C4 to C5 - 2nd. Pour	20	13MAY06	05JUN06	21NOV05	13DEC05	CD1048
CD1049	Slip Rd. C - Deck Span C4 to C5 - Stressing	4	06JUN06	09JUN06	14DEC05	17DEC05	CD1049
CD1051	Slip Rd. C - Deck Span C4 to C5 - Cure & Strip	6	10JUN06	16JUN06	11JAN06	17JAN06	CD10
CD1050	Slip Rd. C - Deck Span C5 to C6 - Ground Prep.	12	30MAR06	13APR06	28SEP05	13OCT05	CD1050
CD1052	Slip Rd. C - Deck Span C5 to C6 - Falsework	18	14APR06	05MAY06	14OCT05	03NOV05	CD1052
CD1054	Slip Rd. C - Deck Span C5 to C6 - Soffit	6	29MAY06	03JUN06	04NOV05	10NOV05	CD1054
CD1056	Slip Rd. C - Deck Span C5 to C6 - 1st. Pour	20	05JUN06	28JUN06	11NOV05	03DEC05	CD1056
Superstru	cture Finishing Works Required for TCSS						
CF1010	Slip Rd. C - Parapets C2 to C4 (incl earthing)	48	15APR06	10JUN06	24OCT05	17DEC05	CF1010
CF1000	Slip Rd. C - Parapets - Abut. C to C2 + earthing	24	12JUN06	11JUL06	19DEC05	17JAN06	CF1000
/iaduct	- Slip Road D						
Substruct	ure		.,.				
DS1045	Abutment D - Install Bearings	6	20MAR06	25MAR06	26OCT05	01NOV05	DS1045
DS1115	D1 - Install Bearings	6	20MAR06	25MAR06	29OCT05	04NOV05	DS1115
DS1175	D2 - Install Bearings	6	20MAR06	25MAR06	05NOV05	11NOV05	DS1175
DS1295	D4 - Install Bearings	6	20MAR06	25MAR06	23MAY08	29MAY08	DS1295

23SEP03 29MAY08 20MAR06

Highways Department Contract No. HY/2003/01 Route 8 - Lai Chi Kok Viaduct 3 Month Rolling Programme from 20 March 2006



© Primavera Systems, Inc.

Activity	Activity	Orig.	Early	Early	Late	Late	2006	
ID	Description	Durn.	Start	Finish	Start	Finish		JN 2 19
DS1355	D5 - Install Bearings	6	20MAR06	25MAR06	23MAY08	29MAY08	DS1355	. 19
DS1530	D8 - Pier Head	24	03MAR06A	13APR06	03MAR06A	10OCT05	D\$1530	
DS1530A	D8 - Pier Head - Insitu Segment	36	14APR06	26MAY06	12OCT05	22NOV05	DS1530A	
DS1531	D8 - Pier Head - Cure & Strike Form/Falsework	12	27MAY06	09JUN06	23NOV05	06DEC05	DS1	531
DS1592	D9 - Install Bearings	6	20MAR06	25MAR06	23MAY08	29MAY08	DS1592	
DS1655	D10 - Install Bearings	6	20MAR06	25MAR06	23MAY08	29MAY08	DS1655	
	O - Segmental Deck Const'n (Crane)				1			
DD1035	D9 - 6 seg Type B	5	28FEB06A	20MAR06	28FEB06A	30DEC05	DD1035	
DD1033	D9 to D10 - Insitu Stitch	2	21MAR06	22MAR06	31DEC05	03JAN06	■DD1037	
DD1057	D8 - 1st. Pair - 2 Segments Type B	6	10JUN06	16JUN06	07DEC05	13DEC05		DD105
DD1055	D8 - 28 Segments Type B	14	17JUN06	05JUL06	14DEC05	30DEC05	DD105	
DD1035	D5 - 26 seg Type B	7	17MAR06A	24MAR06	17MAR06A	25NOV05	DD1115	
DD1113	D4 to D5 - Insitu Stitch	3	25MAR06	28MAR06	08DEC05	10DEC05	DD1137	
DD1137	Install Segment Sliding System Abut. D to D3	24	09MAR06A	10APR06	09MAR06A	01NOV05	DD1172	
DD1172	Abut D - 3 Segments Type B on scaff	3	11APR06	13APR06	02NOV05	04NOV05	DD1200	
DD1200	D1 - 21 Segments Type B (incl. Pierhead Seg)	6	14APR06	20APR06	05NOV05	11NOV05	DD1195	
DD1195	D1 to Abut D - Insitu Stitch	3	21APR06	24APR06	21DEC05	23DEC05	DD1205	
DD1203	D2 - 27 Segments Type B (incl. Pier Head Seg)	10	21APR06	03MAY06	12NOV05	23NOV05	IDD1175	
DD1173	D1 to D2 - Insitu Stitch	3	04MAY06	06MAY06	08DEC05	10DEC05	DD1197	
DD1157	D3 - 1st. Pair - 2 Segments Type B	6	04MAY06	10MAY06	24NOV05	30NOV05	DD1150	
DD1155	D3 - 18 Segments Type B	6	11MAY06	17MAY06	01DEC05	07DEC05	DD1155	
DD1167	D3 to D4 - Institu Stitch	3	18MAY06	20MAY06	08DEC05	10DEC05	■DD1167	
DD1107	D2 to D3 - Insitu Stitch	3	18MAY06	20MAY06	08DEC05	10DEC05	DD1177	
DD1177	Dismantle Segment Sliding System (Abut. D to D3)	12	08MAY06	20MAY06	24JUN06	08JUL06	DD1179	
	D - Segmrntal Deck Const'n (L/Frames)		001111100	201101100	2.00.100	0000200		
DD1095	D6 - 16 seg Type B	7	25MAR06	01APR06	26NOV05	03DEC05	DD1095	
DD1093	D5-D6 Insitu Stitch	2	04APR06	05APR06	16DEC05	17DEC05	DD1117	
DD1117	D7 - 1st. pair - 2 seg Type B	6	10APR06	15APR06	28NOV05	03DEC05	DD1070	
DD1070	D7 - 16 seg Type B	8	18APR06	26APR06	05DEC05	13DEC05	DD1075	
March Land Comp.	D7-16 seg Type B	2	27APR06	28APR06	16DEC05	17DEC05	DD1077	
DD1077	THE A PROPERTY OF THE PROPERTY	2	27APR06	28APR06	16DEC05	17DEC05	DD1097	
DD1097	D6-D7 Insitu Stitch		27AF100	ZOAFINOO	TODECOS	17DE000	20100	
-	cture Finishing Works Required for TCSS	40	221441/00	44 11 11 00	12DEC05	0255000	DF1005	
DF1005	Slip Rd. D -Parapets D4 to Abut D (incl earthing	42	22MAY06	11JUL06	12DEC05	03FEB06	DF 1003	-

23SEP03 **P3** 29MAY08 20MAR06




Activity	Activity	Orig.	Early	Early	Late	Late						-	2006					
ID	Description	Durn.	Start	Finish	Start	Finish		MAR	27 3		PR 17	24 1	8	MAY	22	20	J 5	UN 2 19
F1007	Slip Rd. D -Parapets D4 to D8 (incl earthing)	36	15JUN06	28JUL06	19DEC05	03FEB06	10	20 2	1 3	10	11/	24	0	110	44	29	DF1007	7 19
-	Road Overpass	S. Maria	F-10 10 10 10 10 10 10 10 10 10 10 10 10 1	Alexand.		THE REAL PROPERTY.												
	Traffic Management Schemes																i	
T2120	TTMS LW Rd (for W/B Deck) - Roadworks Advice	6	20MAR06	25MAR06	17MAY08	22MAY08			T2120									
_T2130	TTMS LW Rd (for W/B Deck) - Site Preparation	6	27MAR06	01APR06	23MAY08	29MAY08		ļ	LT	2130								
LT2140	TTMS LW Rd (for W/B Deck) - Implementation	121*	25APR06	16SEP06	17SEP05	11FEB06				1	T214	0						
LT2210	TTMS LW Rd (for E/B Deck) - CRE Endorsement	6	20MAR06	25MAR06	11MAY08	16MAY08			T2210									
LT2220	TTMS LW Rd (for E/B Deck) - Roadworks Advice	6	26MAR06	31MAR06	17MAY08	22MAY08			LT2	220								
LT2230	TTMS LW Rd (for E/B Deck) - Site Preparation	6	01APR06	08APR06	23MAY08	29MAY08			H	LT22	30							
LT3010	TTMS CC Rd (on W/B Deck) - CRE Endorsement	6	20MAR06	25MAR06	11NOV05	16NOV05			T3010									
LT3020	TTMS CC Rd (on W/B Deck) - Roadworks Advice	6	26MAR06	31MAR06	17NOV05	22NOV05			LT3	020								
LT3030	TTMS CC Rd (on W/B Deck) - Site Preparation	6	01APR06	08APR06	23NOV05	29NOV05		i	H	■LT30	30							
LT3100	TTMS CC Rd (on E/B Deck) - Prepare for Review	12	23MAY06	05JUN06	18FEB06	03MAR06		1									LT310	0
LT3110	TTMS CC Rd (on E/B Deck) - CRE Endorsement	6	20JUN06	25JUN06	28JUL06	02AUG06											LT:	3110
West Boun	d - Substructure																	
LS1235	D13 - Install Bearings	3	20MAR06	22MAR06	29SEP05	03OCT05		ELS1	235									
LS1285	D14 - Install Bearings	6	20MAR06	25MAR06	26SEP05	03OCT05		L	S1285									
LS1310	Abutment DA2 - Excavation in Rock for Footing	12	20MAR06	01APR06	13AUG05	26AUG05			LS	1310								
LS1320	Abutment DA2 - Mass Concrete Fill Under Footing	6	04APR06	10APR06	27AUG05	02SEP05		i		LS1	320							
LS1330	Abutment DA2 - Footing	12	11APR06	24APR06	03SEP05	16SEP05					-	LS13	30			-		
LS1340	Abutment DA2 - Bearing Shelf & Walls	18	25APR06	16MAY06	17SEP05	10OCT05								LS1	340			
LS1350	Abutment DA2 - Install Bearings	3	17MAY06	19MAY06	22OCT05	25OCT05									S1350	)		
East Bound	d - Substructure								1									
LS2220	C14 - Excavate for Footing	12	17APR06	29APR06	10SEP05	24SEP05						L	\$2220					
LS2230	C14 - Footing & Pier Kicker	12	02MAY06	15MAY06	26SEP05	10OCT05						1		LS2	230			
LS2240	C14 - Backfill & Remove Temporary Works	4	16MAY06	19MAY06	12OCT05	15OCT05									S2240	)		
LS2250	C14 - Pier (incl. Pier Head)	18	20MAY06	09JUN06	17OCT05	05NOV05	*						- 1				LS	2250
LS2255	C14 - Install Bearings	2	10JUN06	12JUN06	07NOV05	08NOV05							1					S2255
LS2260	Abutment CA2 - Excavation in Rock for Footing	12	17APR06	29APR06	07SEP05	21SEP05							52260					
LS2270	Abutment CA2 - Footing	12	02MAY06	15MAY06	22SEP05	06OCT05						1		LS2	270			
LS2280	Abutment CA2 - Bearing Shelf & Walls	24	16MAY06	12JUN06	07OCT05	04NOV05												S2280
LS2290	Abutment CA2 - Install Bearings	3	13JUN06	15JUN06	05NOV05	08NOV05												LS229

23SEP03 P3 File : LU30 29MAY08

20MAR06

Sheet 15 of 21





Activity	Activity	Orig.	Early	Early	Late	Late					20	006				
ID	Description	Durn.	Start	Finish	Start	Finish		MAR 20 27 3	AP	17 2	1 1	8 1	Y 22	20		UN 2 19
	Work - Ching Cheung Road - Main Sec						13	20 21 3	10	11 2	9 1	0 1,	3 44	dia D	3 12	2 113
	/ Traffic Management Schemes															
RT2240	3rd. TTMS CC Rd (Slewing) - Implementation	385*	28DEC04A	10APR06	28DEC04A	23NOV06			RT2	240						
	s & Slope Works - CCR-S1, S2 & S3	10000										1 1				
RE1700	Slope CCR-S1E - Finish Seed & Planting +62.3mPD	6	20MAR06*	25MAR06	19OCT06	26OCT06		RE1700								
RE1710	Slope CCR-S1E - Finish Seed & Planting +54.8mPD	12	27MAR06	10APR06	27OCT06	09NOV06			RE1	710						
RE1720	Slope CCR-S1E - Finish Seed & Planting +47.3mPD	12	11APR06	24APR06	10NOV06	23NOV06				F	E1720					
RE1710A	Slope CCR-S1C- Finish Seed & Planting +54.9mPD	12	20MAR06	01APR06	27OCT06	09NOV06		RE1	710A							
RE1720A	Slope CCR-S1C - Finish Seed & Planting +47.3mPD	12	04APR06	17APR06	10NOV06	23NOV06				RE172	0A	+				
RE1840	Slope CCR-S1E&C- Rock Stabilisation to +25.4mPD	48	24OCT05A	07APR06	24OCT05A	11SEP06			RE184	0						
RE1850	Slope CCR-S1E&C - Drainage to Level +25.4mPD	48	24JAN06A	06MAY06	24JAN06A	11OCT06					H	RE1850				
RE1860	Slope CCR-S1E&C- Finish Seed & Planting to +25.4	36	08MAY06	17JUN06	12OCT06	23NOV06										RE
RE2000	Slope CCR-S2 -Excavate Rock to Formation	24	20MAR06	17APR06	20OCT05	16NOV05				RE200	0					
RE2050	Slope CCR-S2 - Rock Stabilisation	48	04APR06	30MAY06	08APR06	03JUN06	1							RE	2050	
RE2100	Slope CCR-S2 - Drainage	42	31MAY06	20JUL06	05JUN06	25JUL06							RE21	00		H
RE1720B	Slope CCR-S1W - Seed & Planting to +39.95mPD	36	20MAR06	02MAY06	12OCT06	23NOV06		1			HIRE	1720B				
RE1550	Slope CCR-S1W - Rock Stabilisation to 24.9mPD	54	24OCT05A	04MAY06	24OCT05A	29MAY08					- FOR	RE1550				
RE1250	Slope CCR-S1W - Bulk Excavate to Level +19.0mPD	18	25NOV05A	24MAR06	25NOV05A	16AUG05		RE1250								
RE1250A	Slope CCR-S1W -Detailed Excavate to Level +19.0m	18	20MAR06	28MAR06	08NOV05	16NOV05		RE125	0A							
RE1560	Slope CCR-S1W - Rock Stabilisation to 19.0mPD	48	25MAR06	22MAY06	08AUG06	04OCT06					4		RE1	1560		
RE1660	Slope CCR-S1W - Drainage to Level +19.0mPD	24	09MAY06	05JUN06	19SEP06	18OCT06									RE1660	0
RE1270	Slope CCR-S1W - Excavate to Lai Wan Road O/pass	18	25MAR06	15APR06	17AUG05	06SEP05			F	E1270						- 1
RE16604	Slope CCR-S1W - Drainage to Level +16.8mPD	18	06JUN06	27JUN06	19OCT06	09NOV06							RE	16604	4	Y
RE1665	Slope CCR-S1W - Seed & Planting to +32.4mPD	24	20MAR06	17APR06	22AUG06	18SEP06				RE166	5					
RE1670	Slope CCR-S1W - Seed & Planting to +24.9mPD	24	18APR06	16MAY06	19SEP06	18OCT06					- K	F	RE1670			
RE1675	Slope CCR-S1W - Seed & Planting to +19.0mPD	18	06JUN06	27JUN06	19OCT06	09NOV06							R	E167	5	×
RE3200	Slope CCR-S3 - Additional Soil Nails (VO166)	24	20MAR06	17APR06	27OCT06	23NOV06				RE320	0					
Retaining	Wall CCR-R2 (Value Engineering Design)															i
RW1200	Ch 02.13 to 41.71 -Excavate & Rock Stabilisation	36	04APR05A	30MAR06	04APR05A	29MAY08		RW12	200							
RW1220	Ch 02.13 to 41.71 - Mass Concrete Facing Wall	24	24OCT05A	28MAR06	24OCT05A	29MAY08		RW122	0			1				
RW1230	Ch 02.13 to 41.71 - Retaining Wall Base Slabs	12	06FEB06A	28MAR06	06FEB06A	27AUG05		RW123	0							
RW1240	Ch 02.13 to 41.71 - Retaining Wall Stem & Coping	27	29MAR06	29APR06	29AUG05	29SEP05					RW1	240				
RW1300	Ch 50.71 to 78.27 -Excavate & Rock Stabilisation	24	210CT05A	30MAR06	21OCT05A	29MAY08		RW13	300							

Finish Date Data Date

20MAR06



Activity	Activity	Orig.	Early	Early	Late	Late		MAD			20	20	006	,		11.1	IN.I
ID	Description	Durn.	Start	Finish	Start	Finish		MAR 20 27	7 3		PR 17	24 1	8 15	22	29 5	JU 12	19
RW1320	Ch 50.71 to 78.27 - Mass Concrete Facing Wall	27	12NOV05A	11APR06	12NOV05A	25JAN06	10	E-O MAI			V1320				and o	1.00	10
RW1330	Ch 50.71 to 78.27 - Retaining Wall Base Slabs	12	12APR06	25APR06	26JAN06	11FEB06						RW133	0				
RW1340	Ch 50.71 to 78.27 - Retaining Wall Stem & Coping	24	26APR06	24MAY06	13FEB06	11MAR06								RV	V1340		
RW1400	Ch 00.00 to 02.13 -Excavate & Rock Stabilisation	12	20MAR06	01APR06	06MAR06	18MAR06			RW	1400							
RW1420	Ch 00.00 to 02.13 - Mass Concrete Facing Wall	6	04APR06	10APR06	20MAR06	25MAR06				RW	1420						
RW1430	Ch 00.00 to 02.13 - Retaining Wall Base Slabs	6	11APR06	17APR06	27MAR06	01APR06					RW1	430					
RW1440	Ch 00.00 to 02.13 - Retaining Wall Stem & Coping	16	18APR06	06MAY06	04APR06	21APR06						-	RW1440				
SASUR BARS	s Above Retaining Wall CCR-R2																
RE4000	Ch 00.00 to 78.27 - Excavate in Benches	48	02MAY06	27JUN06	30SEP05	26NOV05					R	E4000					
RE4010	Ch 00.00 to 78.27 - Filter Layer	48	16MAY06	12JUL06	17OCT05	10DEC05						9	RE4010				_
RE4020	Ch 02.13 to 41.71 - General Filling & Compaction	36	06JUN06	19JUL06	07NOV05	17DEC05								R	E4020		
RE4022	Ch 50.71 to 78.27 - General Filling & Compaction	36	06JUN06	19JUL06	19JAN06	04MAR06								R	E4022		
RE4025	Ch 00.00 to 2.13 - General Filling & Compaction	6	08MAY06	13MAY06	22APR06	28APR06			11				RE4	025			
RE4027	Excavate & Demolish Existing Retaining Wall	12	15MAY06	27MAY06	29APR06	13MAY06									RE4027		1
RE4028	Fill & Compact to Form Toe of Berm	6	29MAY06	03JUN06	15MAY06	20MAY06									RE	E4028	
	Wall CCR-R3 Type D, E & F																
RW2190	Ret. Wall CCR-R3F - Break Down Top of Piles	36	03NOV05A	22MAR06	03NOV05A	27FEB06		RW2	190								
RW2200	Ret. Wall CCR-R3F - Capping beam	42	12NOV05A	08APR06	12NOV05A	09MAR06			-	RW2	200						
RW2210	Ret. Wall CCR-R3F - Stem Walls	48	30NOV05A	22APR06	30NOV05A	23MAR06						RW2210					
RW2070	Ret. Wall CCR-R3E - Break Down Top of Piles	12	07FEB06A	21MAR06	07FEB06A	09MAR06		RW20	70								
RW2090	Ret. Wall CCR-R3E - Capping beam	18	27FEB06A	28MAR06	27FEB06A	16MAR06		F	RW209	00							
RW2110	Ret. Wall CCR-R3E - Stem Walls	18	06MAR06A	05APR06	06MAR06A	23MAR06			-	RW211	0						
RW2590	Ret. Wall CCR-R3D - Erect Noise Barriers	12	20MAR06	01APR06	16MAY08	29MAY08			RW	2590							
RW2600	Ret. Wall CCR-R3D - Break Down Top of Piles	24	25FEB06A	10APR06	25FEB06A	06JUN06			-	RW	2600						
RW2610	Ret. Wall CCR-R3D - Capping beam	12	11APR06	24APR06	07JUN06	21JUN06						RW2610					
RW2630	Ret. Wall CCR-R3D - Stem Walls	24	20APR06	18MAY06	16JUN06	15JUL06						- 1		RW2630	)		
	Wall CCR-R3 Type A																
RW3040	Ret. Wall CCR-R3A - Backfill & Form Platform	18	20MAR06	10APR06	15SEP05	07OCT05				RW	3040						
	Wall CCR-R3 Type B																
RW4040	Ret. Wall CCR-R3B - Backfill & Form Platform	18	20MAR06	10APR06	28NOV05	17DEC05				RW	4040						
NEW YORK STATES	Wall CCR-R3 Type C																
RW5010	Ret. Wall CCR-R3C - Temporay Works & Excavation	24	25JAN06A	24MAR06	25JAN06A	23NOV06		RW	5010								
1747010	Ret. Wall CCR-R3C - Bases	24	22MAY06	17JUN06	10JUL06	07AUG06											RW50

Finish Date
Data Date

20MAR06

Highways Department Contract No. HY/2003/01

Route 8 - Lai Chi Kok Viaduct 3 Month Rolling Programme

from 20 March 2006



Activity	Activity	Orig.	Early	Early	Late	Late	244	-	AP		2	006	437			ILIMI
ID	Description	Durn.	Start	Finish	Start	Finish	13 20	27 3	AP	17 24	1 1	8 1	5 2	2 29		JUN 12 19
W5030	Ret. Wall CCR-R3C - Walls	30	05JUN06	11JUL06	24JUL06	28AUG06	10 20		10					RW503		12 13
	ks Above Retaining Walls CCR-R3D, E & F															
RE4107	Slope above CCR-R3D-Excavate Slope	12	19MAY06	01JUN06	17JUL06	31JUL06									RE4107	
RE4110	Slope above CCR-R3D- Filter - Bottom to 1st Berm	6	02JUN06	08JUN06	01AUG06	07AUG06								1	RE	E4110
RE4111	Slope above CCR-R3D- Rockfill - Bt'm to 1st Berm	12	09JUN06	23JUN06	08AUG06	21AUG06								RE	4111	Y.
RE4205	Slope above CCR-R3E&F -Remove Piling Platform	6	24APR06	29APR06	24MAR06	30MAR06					RE	4205				
RE4207	Slope above CCR-R3E&F -Excavate Slope	12	02MAY06	15MAY06	31MAR06	14APR06							RE420	7		
RE4210	Slope above CCR-R3E&F- Filter - Btm. to 1st Berm	6	16MAY06	22MAY06	15APR06	21APR06							F	RE4210		
RE4211	Slope above CCR-R3E&F -Rockfill-Bt'm to 1st Berm	12	23MAY06	05JUN06	22APR06	06MAY06									RE42	211
RE4213	Slope above CCR-R3E&F -Filter-1st Berm to +24mPD	6	06JUN06	12JUN06	15AUG06	21AUG06										RE4213
RE4214	Slope above CCR-R3E&F-Rockfil-1st Berm to +24mPD	12	13JUN06	27JUN06	22AUG06	04SEP06									RE4214	- K
	s & Slope Works - CCR-S4															
RE4268	Slope CCR-S4 - Excavate & Bench Upper Slope	48	03JAN06A	10APR06	03JAN06A	11FEB06		H	RE4	268						
RE4280	Slope CCR-S4 - Fill and Compact	24	23MAY06	19JUN06	13FEB06	11MAR06						RE	4280			
RE4285	Slope CCR-S4 - Form New Access Road at Footpath	24	23MAY06	19JUN06	13FEB06	11MAR06						RE	4285	-		
	ung Road NTMM Retaining Wall A															
RW5990	NNTM Wall A - Excavate to Formation	36	09JAN06A	30MAR06	09JAN06A	20MAY06		RW59	990							
RW6000	NNTM Wall A - Bases	12	31MAR06	14APR06	22MAY06	03JUN06			R	W6000						
RW6010	NNTM Wall A - Walls	18	15APR06	06MAY06	05JUN06	26JUN06					-	RW601	0			
RW6020	NNTM Wall A - Drainage & Fill Behind Walls	12	08MAY06	20MAY06	27JUN06	11JUL06							RV	V6020		
RW6030	NNTM Wall A - Excavate to +20.5mPD	12	22MAY06	03JUN06	12JUL06	25JUL06									RW603	30
RW6040	NNTM Wall A - Debris Callection Area Drainage	12	05JUN06	17JUN06	26JUL06	09AUG06										- RW6
RW6050	NNTM Wall A - Debris Callection Area Access Ramp	12	19JUN06	04JUL06	10AUG06	23AUG06									RW	6050
Drainage V	Vorks															
RR3100	Ching Cheung Rd. E/B -S/Water S300-01 to S300-07	60	13JUN06	24AUG06	22MAR06	01JUN06									RR3100	H_
Utilities &	Roadworks															
RA2000	Lai Wan Road - Footpath below Slope CCR-S4	24	19MAY06	15JUN06	27OCT06	23NOV06										RA200
RA2100	CLP Cable Trough - CC Rd. Rest Garden to CCR-R3D	48	20MAR06	16MAY06	10MAR06	06MAY06							RA210	00		
RA2110	CLP Cable Trough - Behind CCR-R3D	24	06JUN06	05JUL06	08MAY06	03JUN06								RA21	10	- 1
RA3000	Ching Cheung Rd. W/B New C/Way -N/B Founds Bases	60	16DEC05A	25MAR06	16DEC05A	05NOV05		RA3000								
RA3002	Ching Cheung Rd. W/B New C/Way -N/B Founds Walls	72	07FEB06A	05JUN06	07FEB06A	03DEC05					×				RA30	02
RA3003	Ching Cheung Rd. W/B New C/Way - Filling	60	11APR06	21JUN06	08OCT05	17DEC05		RA30	03	-	-				4	X
RA3005	Ching Cheung Rd. W/B - S/Gantry FADS4 Founds	18	31MAY06	21JUN06	22DEC05	13JAN06		1					RA	3005		H


Data Date

20MAR06

Highways Department Contract No. HY/2003/01 Route 8 - Lai Chi Kok Viaduct 3 Month Rolling Programme from 20 March 2006

acciona Infraestructuras

© Primavera Systems, Inc.



© Primavera Systems, Inc.

Ambiguidas	Activity	Orig.	Early	Early	Late	Late	2006														
Activity		_						MAF	3		AF	PR				MAY				JUN	
ID	Description	Durn.	Start	Finish	Start	Finish	13	20	27	3	10	17	24	1	8	15	22	29	5	12 1	19 26
PK1030	Kiosk at Slip Rd. C - Electrical Works	24	31MAY06	28JUN06	04JAN06	03FEB06											PK10	30	-		
PK1040	Kiosk at Slip Rd. C - Drainage Works	24	14JUN06	13JUL06	18JAN06	17FEB06													PK10	10	

Start Date Finish Date Data Date 23SEP03 29MAY08 20MAR06

23SEP03 P3 File : LU30

Sheet 21 of 21

Highways Department Contract No. HY/2003/01 Route 8 - Lai Chi Kok Viaduct 3 Month Rolling Programme from 20 March 2006



## APPENDIX M COMPLAINT LOG

## Appendix M - Complaint Log

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			Kwai Tsing District Officer (KTDO) recently received a public noise complaint about construction noise generated from the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project, near Nob Hill, Lai Chi Kok. KTDO referred the complaint to the Highways Department (HyD) on the same day. HyD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 18 March 2004.	Based on the information provided by the ER, the construction activities conducted in the vicinity of Nob Hill in the period between 2 and 18 March 2004 were:  Item 1 – Breaking off existing planter and excavate trial trench to expose underground utilities (using one to two backhoes)  Item 2 – Erect rock fall fence & forming platform for predrilling (using one backhoe and occasionally one crane lorry)  Item 4 – Excavate further to expose all underground utilities (using hand tools)  Item 5 – Pre-drilling works (using one drilling rig)	
40318	Nob Hill	18 March 2004	Citybase Property Management Ltd. (the management company of Nob Hill) and the Secretarty of Nob Hill Owners Committee (Mr. Kevin Tse)	Considering the scale of work and the PMEs adopted, the ET believed that the construction noise impact at Nob Hill from the above construction activities of R8-LCKV was not significant.	Closed
40318	NOU HIII	18 Maich 2004	about construction noise generated from the R8-LCKV Project at the work areas near Nob Hill. Mr. Kevin Tse mentioned that residents living in Nob	The bored piling work (Item 3) using one crawler crane and one oscillator was started on 19 March 2004, which was two days after the issue date of this complaint, so this activity was not considered in this report.	Closed
			Hill have greatly been affected by the noise impacts generating from the R8-LCKV construction works. He also requested relevant government departments to consider installing noise barrier along Ching Cheung Road and to work out possible measures to minimize the noise nuisances to the	According to the EM&A Manuals, Nob Hill was not selected as Noise Monitoring Location (NML) for the Project. Therefore, no direct noise monitoring data could be provided for the complaint investigation. However, there was no noise level exceedance recorded at the nearby NML (NM4 – Mei Foo Sun Chuen, Phase 5) since the commencement of the project according to ET's inventory.	
			residents living in the vicinity.	During ET's weekly environmental site inspections on 3, 10, 17 March 2004, no serious noise nuisance induced by the Project works was observed at the sites near Nob Hill.  Based on the joint site visit with the representative of HyD, IEC, RSS and ET to the Nob Hill on 30 March 2004, the major noise	

Log Ref.	Location	Received Date	<b>Details of Complaint</b>	Investigation/Mitigation Action	Status
				source at Nob Hill was identified as traffic noise on Ching Cheung Road, which is located very close to this building, especially at or above the Podium Floor (i.e. 5/F).	
				<ul> <li>Based on the information obtained, this noise complaint is not considered due to the construction activities of the Project. Nevertheless, the Contractor was recommended to adopt good site practice to minimize the construction noise, such as:</li> <li>To space out noisy equipment and position it as far away as possible from the sensitive receivers;</li> <li>To avoid concurrent uses of noisy equipment near the sensitive area;</li> <li>To ensure the equipment are maintaining in good operation condition; and</li> <li>To turned off any idle equipment on site.</li> </ul>	
				Adding to that, ET is proposed to install one to two noise monitoring stations at Nob Hill in order to monitor the noise impact generated from the R8-LCKV Project to the resident of Nob Hill or the nearby buildings.	

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
40330	Site Areas near Nob Hill	30 March 2004	Highways Department (HyD) recently received a public noise complaint about construction noise generated from the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project, near Nob Hill, Lai Chi Kok. HyD referred the complaint to the RSS and subsequently referred to the ET Leader of the Project on 30 March 2004.  The complaint was raised by Mr. Yau, the Office of DCV Member Mr. Cheung Wing Shum, regarding the high pitch construction noise generated at the R8-LCKV site which cause serious nuisance to the residents at Mei Foo.	Based on the information provided by the RSS, the Contractor was not aware of any high pitched construction noise arising from plant employed for their works. The noise complaint referred to may be originated from the damage of a gas main valve on the afternoon of 29 March 2004 in the vicinity of the junction of Mai Lai Road with Lai King Hill Road. The high pitched whistle apparently resulted from the damage which was repaired by TownGas in that afternoon.  Based on the information obtained, this noise complaint is considered not due to the construction activities of the Project. Nevertheless, the Contractor was recommended to adopt good site practice to minimize the construction noise, such as:  • To space out noisy equipment and position it as far away as possible from the sensitive receivers;  • To avoid concurrent uses of noisy equipment near the sensitive area;  • To ensure the equipment are maintaining in good operation condition; and  • To turned off any idle equipment on site.	Closed
40402	Nob Hill	06 April 2004	A public noise complaint was received by the Contractor (NECSO) on 02 April 2004 regarding the noise generated from the Ching Cheung Road Widening Works of the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project, near Nob Hill, Lai Chi Kok.  NECSO referred the complaint to the RSS and subsequently referred to the ET Leader of the Project on 6 April 2004	The complaint was raised by Ms Wong, regarding the noise generated from the Ching Cheung Road Widening Works of the R8-LCKV Project, which cause serious nuisance to her.  Based on the information provided by the RSS, the plants employed by the Contractor for carrying out bored piling works in front of Nob Hill should not generate excessive noise. The RSS had also checked against the site records that no piling works was in progress in front of Nob Hill on 1-3 April 2004.  According to telephone communication between the complainant (Ms Wong) and the RSS on 8 April 2004, the RSS reported that Ms Wong was not complaining about the construction noise generated by the R8-LCKV Project. She was actually complaining about the traffic noise she anticipated to be generated after completion of widening work at Ching Cheung	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
Kel.				Road in front of Nob Hill.  During ET's weekly environmental site inspections on 17, 24 & 31 March 2004 and 7 April 2004, no serious noise nuisance induced by the Project works was observed at the construction sites near Nob Hill.  Based on the joint site visit with the representative of HyD, IEC, RSS and ET to the Nob Hill on 30 March 2004, the major noise source at Nob Hill was identified as traffic noise on Ching Cheung Road, which is located very close to this building, especially at or above the Podium Floor (i.e. 5/F).  Based on the information obtained, this noise complaint is considered not due to the construction activities of the Project.  Nevertheless, the Contractor was recommended to adopt good site practice to minimize the construction noise, such as  To space out noisy equipment and position it as far away as possible from the sensitive receivers;  To avoid concurrent uses of noisy equipment near the sensitive area;  To ensure the equipment are maintaining in good operation condition; and  To turned off any idle equipment on site.	
40710	Pier P7 in Portion E1	10 July 2004	A public complaint was raised on 30 <sup>th</sup> June 2004 regarding the washout of muddy water from the site area of the Route 8 – Lai Chi Kok Viaduet (R8-LCKV) Project, at Pier P7 onto Lai Chi Kok Road.  The complaint was referred to the RSS on 3 <sup>rd</sup> July 2004 and subsequently referred to the ET Leader of the Project on 10 <sup>th</sup> July 2004.	Based on the information provided by the RSS, the spillage of muddy water was in fact due to a burst in a temporary water pipe being utilized in the piling operations at Pier P7 in Portion E1.  Emergency remedial works were undertaken preventing further spillage of muddy water. The remaining ponding water within the works area arising from the burst was all removed from the area on 5 <sup>th</sup> July 2004.  During ET's weekly environmental site inspection on 14 <sup>th</sup> July 2004, no serious water quality nuisance induced by the Project works was observed at the construction sites near Pier P7. It was	Closed

		The complaint was raised by Mr. Chan,	also noted that the back of profile barriers along the site	
		regarding the washout of muddy water from the works area of the R8-LCKV Project onto Lai Chi Kok Road. The washout caused nuisance to the drivers utilizing the road, and may also cause danger to the motorbikes.	boundary had been sealed up by cement as preventive measures.  During ET's weekly environmental site inspections on 17, 24 & 31 March 2004 and 7 April 2004, no serious noise nuisance induced by the Project works was observed at the construction sites near Nob Hill.  Based on the information obtained, the complaint is considered due to the construction activities of the Project. Emergency remedial works had been taken by the Contractor to rectify the situation and preventive measures had also been implemented.  Nevertheless, the Contractor was recommended to adopt the following measures to avoid re-occurrence of similar incidents:  • to enhance surface runoff control measures along the site	
			<ul> <li>to provide adequate training to the frontline workers; and</li> <li>to regularly inspect temporary water supply equipment, such as hose pipe to make sure the equipment is in good condition.</li> </ul>	
Ching Cheung Road area near Nob Hill	22-Jul-04 (by EPD) 09-Aug-04 (by ET Leader)	EPD received a public noise complaint on 22 July 2004 about construction noise and dust generated from Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project, at the Ching Cheung Road Area near Nob Hill. EPD subsequently referred the complaint to the ET Leader of the Project on 9 August 2004.  The complaint was about the construction noise and dust observed at the Ching Cheung Road area near Nob Hill. The locations of the works areas being concerned by the complainant include:	<ul> <li>Information Provided by RSS</li> <li>Information (construction activities and equipment adopted) in a 2-week period before the date of complaint, i.e. 7 to 21 July 2004, was obtained from the Resident Site Staff.</li> <li>Area A:         <ul> <li>Item 1 – Drainage works by using 1 x backhoe;</li> <li>Item 2 – Bored piling works by using 1 x crawler crane, 1 x air compressor, 1 x reverse circulation drill and 1 x power pack;</li> <li>Item 3 – Trial trench excavation by man power;</li> <li>Item 4 – Gas main diversion by 1 x backhoe (performed by TGC's Contractor)</li> </ul> </li> <li>Area B: No construction activity was undertaken in the concerned period.</li> </ul>	Closed
	Road area near	Ching Cheung Road area near Nob Hill  (by EPD)  09-Aug-04	Ching Cheung Road area near Nob Hill  Description  Og-Aug-04 (by ET Leader)  Changer to the motorbikes.  EPD received a public noise complaint on 22 July 2004 about construction noise and dust generated from Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project, at the Ching Cheung Road Area near Nob Hill. EPD subsequently referred the complaint to the ET Leader of the Project on 9 August 2004.  The complaint was about the construction noise and dust observed at the Ching Cheung Road area near Nob Hill. The locations of the works areas being concerned by the complainant	sites near Nob Hill.  Based on the information obtained, the complaint is considered due to the construction activities of the Project. Emergency remedial works had been taken by the Contractor to rectify the situation and preventive measures had also been implemented.  Nevertheless, the Contractor was recommended to adopt the following measures to avoid re-occurrence of similar incidents:  • to enhance surface runoff control measures along the site boundary;  • to provide adequate training to the frontline workers; and  • to regularly inspace temporary water supply equipment, such as hose pipe to make sure the equipment is in good condition.  Information Provided by RSS Information (construction activities and equipment adopted) in a 2-week period before the date of complaint, i.e., 7 to 21 July 2004, was obtained from the Resident Site Staff.  Area A:  1 Item 1 – Drainage works by using 1 x backhoe;  1 Item 2 – Bored piling works by using 1 x crawler crane, 1 x air compressor, 1 x reverse circulation drill and 1 x power pack;  22-Jul-04 (by EPD)  Road area near Nob Hill. PDD subsequently referred the complaint to the ET Leader of the Project on 9 August 2004.  The complaint was about the construction noise and dust observed at the Ching Cheung Road area near Nob Hill. The locations of the works areas being concerned by the complainant include:  Item 3 – Trial trench excavation by man power;  Item 4 – Gas main diversion by 1 x backhoe (performed by TGC's Contractor)  Area B: No construction activity was undertaken in the concerned period.

Log Ref. Locat	ion Received Date	Details of Complaint	Investigation/Mitigation Action	Status
		Hill and Lai Chi Kok Park Swimming Pool  2. Area B: Works area between Ching Cheung Road and Mei Lai Road / Lai Wan Road opposite to Mei Foo Sun Cheung (Phase 5) and Lai Chi Kok Public Library.	The routine monitoring stations, which are in the vicinity of the concerned works areas, include:  Noise Monitoring  NM4: R/F of Mei Foo Sun Chuen (Phase 5)  NM8a: M/F of Nob Hill  NM8b: 3/F of Nob Hill  Air Quality (1-hr TSP / 24-hr TSP) Monitoring  AM2: R/F of Lai Chi Kok Sports Centre  No Action / Limit level exceedance was identified in July 2004.  Environmental Site Inspection  During the ET site inspections on 8th, 14th and 20th July 04, no major environmental deficiency with regard to noise and air quality was identified by the auditors.  Conclusions  Based on the RSS's information, environmental monitoring results as well as the observations made during site inspections, this complaint is considered to be invalid and not due to the construction activities of the Project. Nevertheless, the Contractor was recommended to adopt good site practice to minimize the construction noise and dust impacts, such as:  To space out noisy equipment and position it as far away as possible from the sensitive receivers;  To avoid concurrent uses of noisy equipment near the sensitive area;  To ensure the equipment are maintaining in good operation condition;  To turn off any idle equipment on site.  To cover excavated dusty materials by impervious sheeting;  To provide water spray for haul roads, loading/unloading and concrete breaking operations;  To perform wheel wash for every vehicle immediately before leaving the site.	

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50215	Mei Foo Sun Chuen, Phase 5 (Retaining Wall CC-R3)	15-Feb-05 (by ET Leader)	A public complaint was raised on 8 <sup>th</sup> Feb 2005 regarding construction noise from the site area of the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project near Mei Foo Sun Chuen. The complaint was referred to the Resident Site Staff on 14 <sup>th</sup> Feb 2005 and subsequently referred to the ET Leader of the Project on 15 <sup>th</sup> Feb 2005.  The complaint was raised by a resident in Mei Foo Sun Chuen, regarding the noise generation from the piling work at Retaining Wall CC-R3, adjacent to Po Leung Kuk Tong Nai Kan College.	Construction Activities  During the weekly site inspection on 17 Feb 05, piling work was being conducted at the concerned. The major powered mechanical equipment (PME) in operation included a mobile crane, an air compressor, a reverse circulation drill and a generator.  In view of the separation of the site area and the residential building (around 40 m) and also the high traffic noise from Ching Cheung Road as well as Mei Lai Road, the noise generated from the operation of the PME was believed to be insignificant.  Environmental Monitoring  The noise monitoring results at Station NM4 (Mei Foo Sun Chuen, Phase 5) for the last 3 months were reviewed in order to evaluate the noise impact from the Project on the noise sensitive receiver. The measured noise levels in last three threes were ranged from 70.8 to 75.8 dB(A). It was observed that the measured noise levels were well within the range of baseline noise levels (69.2 to 75.8 dB(A)).  The corrected construction noise levels were found to be ranged from 63.5 to 71.5 dB(A), which were well below the noise criterion of 75 dB(A).  Conclusions  Based on the information obtained and the noise monitoring results, this complaint is considered to be invalid and not due to the construction activities of the Project.  Nevertheless, the Contractor was recommended to adopt good site practice to minimize the construction noise impacts.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50322	Seung Lai House, Wah Lai Estate (Slope S1)	11-Mar-05 (by EPD) 22-Mar-05 (by ET Leader)	Environmental Protection Department (EPD) received a public noise complaint on 11 Mar 05 about daytime construction noise generation from R8-LCKV. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 22 Mar 05.  The complaint was raised by a resident of Seung Lai House of Wah Lai Estate, regarding the daytime (0800-1800 hrs) construction noise generated from the slope work and road work of R8-LCKV Project. As advised by EPD, the complainant is living on 20/F or above in Seung Lai House.	As advised by the RSS, the major construction work during 25 Feb 05 to 11 Mar 05 (2 weeks before the date of complaint) in the vicinity of Wah Lai Estate included excavation work, soil nail work and installation of u-channel and manholes. The major powered mechanical equipment included excavators, drilling machine and air compressor.  In view of the separation of the site area (Slope S1) and the Seung Lai House (around 140 m) and also the traffic noise from Ching Cheung Road, the noise generated from the construction activities at Slope S1 was believed to be insignificant.  **Environmental Monitoring**  Ad-hoc noise measurement was conducted at Seung Lai House on 30th Mar 05 and the measured noise level (Leq-30min) was 66.9 dB(A), which was well below the criterion for daytime construction noise of 75 dB(A). The construction noise level (with reduction of background noise level) is expected to be even lower.  **Conclusion**  Based on the information obtained and the noise measurement results, this complaint is considered not justifiable. Nevertheless, the Contractor was recommended to adopt good site practice to minimize the construction noise impact.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50330, 50331, 50404 & 50407	Wah Lai Estate	30-Mar-05, 31- Mar-05, 4-Apr- 05 & 7-Apr-05 (by ET Leader via RSS)	Four public complaints were lodged by the residents of Wah Lai Estate regarding the construction noise from the site area of the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project near Wah Lai Estate. The complaints were referred by the Resident Site Staff to the Environmental Team (ET) Leader on 30 <sup>th</sup> , 31 <sup>st</sup> March, 4 <sup>th</sup> and 7 <sup>th</sup> April 2005, respectively.	The site of concern was likely to be Slope S1, which is around 140 m away from Wah Lai Estate. The major construction work at Slope S1 included trimming of slope, soil nail work and erection of u-channels and step channels.  Environmental Monitoring  Ad-hoc noise measurement was conducted at Seung Lai House on 30th Mar 05 and 7th Apr 05 and the measured noise levels (Leq-30min) were ranged from 66.9 to 69.1 dB(A), which were well below the criterion for daytime construction noise of 75 dB(A). The construction noise level (with reduction of background noise level) is expected to be even lower.  Conclusion  Based on the results of the ad-hoc noise measurements at Wah Lai Estate, no exceedance of daytime noise criterion of 75 dB(A) was recorded. The complaints lodged are therefore considered not justifiable.  Mitigation  The Contractor agreed to arrange the noisy activities to commence after 8:00 am. This arrangement could effectively reduce the disturbance to the residents within the more sensitive time period (7:00 am to 8:00 am).	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50404- v2	Mei Foo Sun Chuen	4-Apr-05 (by ET Leader via RSS)	A public complaint was raised on 1 <sup>st</sup> April 2005 regarding construction noise from the site area of the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project near Mei Foo Sun Chuen. The complaint was referred to the Resident Site Staff and the ET Leader on 4 <sup>th</sup> April 2005.	Construction Activities  The site of concern was likely to Retaining Wall CC-R3, adjacent to Po Leung Kuk Tong Nai Kan College. The major construction works at this area included bored piling works and excavation works.  Environmental Monitoring  According to the EM&A Manual, Mei Foo Sun Chuen, Phase 5 (NM4) is designated as one of the noise monitoring stations.  Since the commencement of the impact monitoring programme, the construction noise levels recorded at this station were all below the noise criterion.  Conclusion  Based on the noise monitoring results at Station NM4 (Mei Foo Sun Chuen), no exceedance of daytime noise criterion of 75 dB(A) was recorded since the commencement of the impact monitoring programme. The complaint lodged is therefore considered not justifiable.  Mitigation  The Contractor has agreed to arrange the noisy activities to commence after 8:00 am. This arrangement could effectively reduce the disturbance to the residents within the more sensitive time period (7:00 am to 8:00 am). The Contractor also agreed to provide some temporary noise barriers for the noisy machinery if found necessary.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
	Mei Foo Sun Chuen	7-Jun-05 (by EPD) 13-Jun-05	According to EPD, the complaint was raised by a resident of Mei Foo Sun Chuen (Block 7, Phase 5) on 7 June 2005. It was about construction dust emitted intermittently from the slope works undertaken on the other side of Mei Lai Road.  The complainant was particularly concerned about the fugitive dust emission during rock / concrete breaking activities.  Observations  On 1 Jun 05, one of the environmental deficiencies noted by ET was about fugitive dust emission from breaking activit materials activities.  On 1 Jun 05, one of the environmental deficiencies noted by ET was about fugitive dust emission from breaking activit mitigation measures for the breaking works. Immunaction was taken by the Contractor to apply water spray for works as observed during the audit session.  On 9 Jun 05, the breaking works were still being taken at the R3. Water spray as a dust mitigation measure was being ad by the Contractor during the audit. No observable dust emissance of the complaint from EPD. The demolition works had finished and no other dust emissive activity was being taker of the complaint from EPD. The demolition works had finished and no other dust emissive activity was being taker of the unique from the construction site was observed dust emispection.  Conclusion  Based on the observations noted during our site inspections	Site Activities  The site of concern was likely to be CCR-R3. Bored piling works and demolition of existing retaining walls were undertaken at this area in the period between 1 and 7 June 2005. It was believed that the demolition of existing retaining wall, which involved concrete breaking, was the activity of concern.  Observations  On 1 Jun 05, one of the environmental deficiencies noted by the ET was about fugitive dust emission from breaking activities at CCR-R3. The Contractor was reminded to provide sufficient dust mitigation measures for the breaking works. Immediate action was taken by the Contractor to apply water spray for the works as observed during the audit session.  On 9 Jun 05, the breaking works were still being taken at CCR-R3. Water spray as a dust mitigation measure was being adopted by the Contractor during the audit. No observable dust emission was noted from the breaking works or other site activities.	Status
		(by ET Leader)		On 15 Jun 05, the same area was re-inspected due to the receipt of the complaint from EPD. The demolition works had been finished and no other dust emissive activity was being taken. No other dust source from the construction site was observed during the inspection.	
				Conclusion	
				Based on the observations noted during our site inspections, this complaint is considered to be valid and related to the construction activities of the Project.	
				However, corrective action had been taken by the Contractor and the situation was found improved during the follow-up inspections.	

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50721	Hei Lai House, Wah Lai Estate	21-Jul-05 (by ET Leader)	The complaint was lodged by a resident of Hei Lai House of Wah Lai Estate through a Legislative Council member. The complaint was about construction noise nuisance caused by rock breaking work, which claimed to be started from 8:30am daily, carried out at Ching Cheung Road near Wah Lai Estate.  The complainant hoped that the rock breaking work could start later i.e. be carried out from noon to afternoon and the site could be fully enclosed.  The Environmental Team (ET) of the Project received the complaint on 21 July 2005 and forwarded it to the Resident Site Staff (RSS) to obtain necessary information.	The slope work at Slope S1 was likely to be the activity of concern. The work at Slope S1 recently included the operation of excavator mounted breakers, excavators and dump trucks.  The time period of concern was within normal working hours (7am to 7pm) on a weekday not being a public holiday. The noise criterion is 75 dB(A) for domestic premises.  Noise Measurement  Ad-hoc measurements were carried out on the roof of Hei Lai House on 25 July 2005.  The results show that the measured noise level is well below the noise criterion of 75 dB(A). The construction noise level (with reduction of background noise) is expected to be even lower.  Conclusion  Since the noise measurement results at Wah Lai Estate were below 75 dB(A), the complaint was considered not justifiable.  Nevertheless, noise mitigation measures have been implemented by the Contractor to minimize the noise impact arising from the breaking activities:  1. Employment of silenced-type breakers; 2. Temporary noise barriers, attached with sound adsorption materials, were erected to screen the site of breaking from sensitive receivers 3. While the permitted hours for construction works are 7am to 7pm on non-holidays, the Contractor has commenced the rock breaking activity after 8:30am.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
51107	Ching Cheung Road near Mei Foo Sun Chuen	7-Nov-05 (by the ET Leader)	Environmental Protection Department (EPD) received a public complaint about environmental nuisance generated from Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 7 November 2005.  According to EPD, the complaint was raised by a resident of Mei Foo Sun Chuen. The complaint was about dark smoke, dust and noise nuisance caused by the construction work of R8-LCKV near Mei Foo Sun Chuen.	The site of concern was likely to be CCR-S4 and CCR-R3. According to RSS's records, bored piling works and soil nail drilling at CCR-R3, excavation works at CCR-S4 in the concerned period.  Site Inspection  After receipt of the complaint, an ad-hoc site inspection was carried by ET on 9 November 2005 and the following observations were made:  1. Breaking activities were undertaken at CCR-R2 and R3. Continuous water spray was applied by the workers for dust suppression. Movable noise barriers were erected to alleviate the noise impact.  2. The haul roads and exposed works areas were observed wet. A water sprinkler was installed at the CCR-S4 for water spraying.  3. Most of the slope was shot-creted to avoid wind erosion.  4. Bored piling work was carried out near the site exit of CCR-R3. Since bored piling mainly involves handling of wet materials, dust nuisance causing by this type of work is not anticipated. Gas exhaust from the machines was visually clear and no dark smoke was identified.  Environmental Monitoring  Air quality monitoring was conducted at Lai Chi Kok Sports Centre and noise monitoring is conducted at Mei Foo Sun Chuen. No exceedance was recorded for both monitoring.  Conclusion  Based on the ad-hoc site inspection and the environmental monitoring results, this complaint was considered not justifiable.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
60118	Lai Po Road near Hoi Lai Estate	18-Jan-06 (by the ET Leader)	Environmental Protection Department (EPD) received a public complaint about environmental nuisance generated from Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 18 January 2006.  According to EPD, the complaint was lodged by a resident of Hoi Ming House of Hoi Lai Estate. The complaint was about construction noise nuisance caused by construction work of R8-LCKV carried out at Lai Po Road near Hoi Lai Estate. The noise nuisance was noted since 14 January 2006 during the periods from 2330 hrs to 0600 hrs.	the Contractor between 2000 hrs on 14 January 2006 and 0530 hrs on 15 January 2006:  • Delivery of segment from storage yard near Pier P5/L to Pier 15 for erection;  • Stressing to temporary PT bars of segments at Pier B3.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
60119	Mei Foo Sun Chuen (Phase 5)	18-Jan-06 (by the ET Leader)	Environmental Protection Department (EPD) received a public complaint about environmental nuisance generated from Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 19 January 2006.  According to EPD, the complaint was raised by a resident of Mei Foo Sun Chuen via a Sham Shui Po District Council Member's Office. The complaint mentioned that residents of Mei Foo Sun Chuen Stage 5 were adversely affected by construction dust caused by the Route 8 work carried out at the slopes adjacent to Ching Cheung Road.	The site of concern was likely to be CCR-S4, CCR-R2 and CCR-R3. According to RSS's records, site activities included:  • Trimming of existing rock slope at CCR-S4;  • Excavation and rock dowel installation at CCR-R2; and  • Construction of cable trough at CCR-R3 by CLP's contractor.  Site Inspection  After receipt of the complaint, an ad-hoc site inspection was carried by ET on 19 January 2006. No environmental deficiency regarding construction dust was identified during the inspection.  Environmental Monitoring  All monitoring results in Jan 06 revealed that no exceedance was recorded for the air quality (1-hr and 24-hr TSP) criteria.  Contractor's Action  The Contractor of R8-LCKV had implemented several dust mitigation measures:  • Haul roads, exposed slope surface and soil stockpiles were watered regularly by hose pipes and sprinklers;  • Idled exposed slope were shot-creted; and  • Watering was applied for the dust emissive activities, such as loading and unloading of dusty materials, excavation and breaking works.  Conclusion  Based on the ad-hoc site inspection and the environmental monitoring results, this complaint was considered not justifiable. Nevertheless, the Contractor was reminded to keep on the dust mitigation measures being implemented and step up the measures if necessary.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
60213 60216 60220 60222	Hoi Lai Estate (Lai Po Road)	13-Feb-06 16-Feb-06 20-Feb-06 22-Feb-06 (by the ET Leader)	Four environmental complaints were received in this reporting month. Three of them were referred by EPD on 13 <sup>th</sup> , 20 <sup>th</sup> and 22 <sup>nd</sup> Feb 06 and the other one was referred by HyD via MHJV on 16 <sup>th</sup> Feb 06.  All about construction noise due to night works at Lai Po Road near Hoi Lai Estate.	Since around mid-January 2006, segments were transported to Piers P15 and B4, under the permission of construction noise permit (CNP).  It was suspected that the sound of concern was generated from tractors for precast segment transportation. In view of the safety	Closed
				Conclusion  Based on the information collected and the monitoring results, the complaints are considered not justifiable.	
				It was suspected that the nuisance was caused by the alert sound of tractors during backward movement which servers as a safety measure. However, the RSS and the Contractor are considering the possibility of lowering the alert sound level or replacing by a less disturbing pitch in order to minimize the noise nuisance to residents of Hoi Lai Estate.	