Highways Department

Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin

Contract No. HY/2003/10 - Environmental Team for Lai Chi Kok Viaduct and Eagle's Nest Tunnel

Quarterly EM&A Report Part I – Lai Chi Kok Viaduct (Version 1.1)

December 2006 to February 2007

Approved By	Chai mit
	(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

CINOTECH CONSULTANTS LTD

Room 1602-1610, Delta House, 3 On Yiu Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk

TABLE OF CONTENTS

Page

E	XECUTIVE SUMMARY	1
	ENVIRONMENTAL MONITORING WORKS ENVIRONMENTAL LICENSING AND PERMITTING KEY INFORMATION IN THE REPORTING QUARTER	2
1.	INTRODUCTION	4
2.	PROJECT CHARACTERISTICS	6
	PROJECT ORGANIZATION AND CONTACTS OF KEY MANAGEMENT CONSTRUCTION PROGRAMME AND SYNOPSIS OF WORK	
3.	ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS	7
	MONITORING PARAMETERS AND MONITORING LOCATIONS MONITORING METHODOLOGY AND CALIBRATION DETAILS ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS) ENVIRONMENTAL MITIGATION MEASURES	7 7
4.	MONITORING RESULTS	
	WEATHER CONDITIONS AIR QUALITY CONSTRUCTION NOISE	
5.	ENVIRONMENTAL AUDIT	
	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES SITE AUDIT SUMMARY STATUS OF ENVIRONMENTAL LICENSING AND PERMITTING	10
6. Pl	NON-COMPLIANCE (EXCEEDANCES) OF THE ENVIRONMENTAL QUALITY ERFORMANCE LIMITS (ACTION AND LIMIT LEVELS)	12
	SUMMARY OF EXCEEDANCES Review of the Reasons for and the Implications of Non-compliance	
7.	ENVIRONMENTAL COMPLAINTS	13
8.	NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS	14
9.	COMMENTS, CONCLUSIONS AND RECOMMENDATIONS	15

LIST OF TABLE

Table I	Summary Table for Exceedances Recorded in the Reporting Quarter
Table II	Summary Table for Key Information in the Reporting Quarter
Table 5.1	Observations and Recommendations of Site Audit

LIST OF FIGURES

- Figure 1 Locations of Monitoring Stations
- Figure 2 Project Organization Chart

LIST OF APPENDICES

- Appendix A Contact Details of the Project Organisation
- Appendix B Construction Programme
- Appendix C Monitoring Requirements
- Appendix D Environmental Quality Performance (Action/Limit) Levels
- Appendix E Graphical Presentation of Air Quality Monitoring Results
- Appendix F Graphical Presentation of Noise Monitoring Results
- Appendix G Implementation Schedule of Environmental Mitigation Measures (EMIS)
- Appendix H Summary of Environmental Licences and Permits
- Appendix I Complaint Log
- Appendix J Summary of Exceedances

EXECUTIVE SUMMARY

This is the 13th Quarterly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the "Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin, Lai Chi Kok Viaduct & Eagle's Nest Tunnel". This summary report documents the findings of EM&A works performed in the period between December 2006 and February 2007 for Contract No. HY/2003/01, Route 8 – Lai Chi Kok Viaduct (the Project).

The major site activities for civil works undertaken in the reporting quarter included:

- Rock dowel installation at slope CCR-S1 & CCR-S4;
- Bulk excavation works at slope CCR-S4 and LCK-R3;
- Retaining wall construction at CCR-R1 to CCR-R6 and LCK-R2 to LCK-R3;
- Underground Drainage works at Slip Road C & D, Lai Po Road, Castle Peak Road and Butterfly Valley Road;
- Drainage works at slip road D and Lai Po Road, Castle Peak Road and Butterfly Valley Road;
- Offsite fabrication of parapet and noise barrier;
- Cast in-situ of slip roads C and D;
- Parapet installation for Main Viaduct and slip roads A to D;
- Erection of noise barrier at slip roads A, B C, D and Main Viaduct;
- Construction of Wai Man Tsuen pump house & Irrigation Pump House near pier C14 and kiosk at CCR-S1;
- Hydroseeding for Slope CCR-S1 & S3;
- Shotcreting for slope CCR-S1; and
- Roadworks at Slip Road C & D, Lai Po Road and Butterfly Valley Road.

The major site activities for Traffic Control and Surveillance System (TCSS) works undertaken in the reporting quarter included:

- Cable-laying at Sections A, B, C and El;
- Control Cabinet Installation at Sections A, B, C and E;
- Highmast Installation at Section A, B and E; and
- Field Equipment Installation at Section A, B, C and E.

Environmental Monitoring Works

Environmental monitoring for the Project was performed regularly as stipulated in the EM&A Manuals and the results were checked and reviewed. Environmental site audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.

Summary of the events and action taken in the reporting quarter is tabulated in Table I.

Descention	No. of Ex	ceedance	No. of Events	A diam Talam
Parameter	Action Level	Limit Level	due to the Project	Action Taken
December 2006				
1-hr TSP	0	0	0	N/A
24-hr TSP	0	0	0	N/A
Noise	1 ^a	0	0	Complaint Investigation
January 2007				
1-hr TSP	0	0	0	N/A
24-hr TSP	0	0	0	N/A
Noise	2 ^a	0	1	Complaint Investigation
February 2007				
1-hr TSP	0	0	0	N/A
24-hr TSP	0	0	0	N/A
Noise	0	0	0	N/A

Table I Summary Table for Events Recorded in the Reporting Quarter

Remark:

(a) Total of three Action Level exceedances for noise monitoring were recorded due to one noise nuisance complaint received on 5th December 2006 and two noise nuisance complaints received on 17th January 2007.

Environmental Licensing and Permitting

Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, Construction Noise Permits (CNP) and Water Discharge Licenses (WDL). The Contractor had also registered as a Chemical Waste Producer.

Key Information in the Reporting Quarter

Summary of key information in this reporting quarter is tabulated in Table II.

Table II Summary Table for Key Information in the Reporting Quarter

Essent	Event	Details		S 4 - 4	Derret
Event	Number	Nature	Action Taken	Status	Remark
Complaint received	3	3 Noise		Closed	
Changes to the assumptions and key construction / operation activities recorded	0		N/A	N/A	
Status of submissions under EP	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

Future Key Issues:

Major site activities for the coming month include:

- Rock dowel installation at slope CCR-S4;
- Bulk excavation works at slope CCR-S4 and LCK-R3.
- Retaining wall construction at CCR-R1 to CCR-R3 & CCR-R6 and LCK-R2 to LCK-R3;
- Slope upgrading works for Features No.11NW-A/FR54 & FR55;
- Drainage works at slip roads D and Lai Po Road;
- Offsite fabrication of parapet and noise barrier;
- Cast in-situ of slip roads C and D;
- Parapet installation for Main Viaduct and slip roads A to B;
- Erection of noise barrier at slip roads A, B C, D and Main Viaduct;
- Construction of Wai Man Tsuen pump house & Irrigation Pump House near pier C14 and kiosk at CCR-S1;
- Hydroseeding for slope CCR-S1 & S3; and
- Roadworks at Slip Road C & D, Lai Po Road and Butterfly Valley Road.

Major site activities for TCSS works in the coming month include:

- Cable-laying at Sections A, B, C and E;
- Control Cabinet Installation at Sections A, B, C and E;
- Highmast Installation at Section A, B and E; and
- Field Equipment Installation at Section A, B, C and E.

The anticipated environmental issues will be mainly on dust impact from bulk excavation works and noise nuisance from construction of Wai Man Tsuen Pump House and Irrigation Pump House near Pier C14 and rock dowel installation at CCR-S4.

1. INTRODUCTION

- 1.1 Route 9 (Kowloon Section) (R9K) (hereinafter call the R9K-Project) forms part of the Route 9 between Cheung Sha Wan and Sha Tin (R9-CSWST) project, which will be a new expressway connecting West Kowloon and Sha Tin. It will be the fourth external link between Sha Tin and Kowloon and will form an important link between the northeast New Territories and the west Kowloon, Lantau Island and the western New Territories. R9K is being managed and implemented by the Highways Department (HyD).
- 1.2 The engineering design of R9K is covered under Agreement No. CE 50/98 "Route 9 between Cheung Sha Wan and Sha Tin Design Construction Assignment". The main consultant engaged under Agreement No. CE 50/98 is Maunsell Hyder Joint Venture (MHJV), who will act as the Engineer for the construction contracts. The works of R9K mainly comprise a 1.4km dual 3-lane Lai Chi Kok Viaduct from Lai Wan Interchange to Butterfly Valley; 0.5 km of dual 3-lane at-grade carriageway linking to the 2.1 km dual 3-lane twin-bore Eagle's Nest Tunnel with associated portal buildings; a toll plaza with an administration building located with the Sha Tin valley woodland; a ventilation building and an adit; associated noise barriers, noise enclosures, drainage, slope and landscape works; and electrical and mechanical works for the whole R9-CSWST. The remainder of the R9-CSWST forms the Sha Tin Section (R9S) of the project and is being managed and implemented separately by the Civil Engineering and Development Department (CEDD).
- 1.3 The R9-CSWST project is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 449) (EIAO). An environmental impact assessment (EIA) report has been prepared in 1998 for the R9-CSWST project (1998 R9 EIA) to consider the key issues of noise, air quality, water quality, ecological, construction waste, landscape and visual, land use and cultural impacts, and identify possible mitigation measures.
- 1.4 An Updated Final EIA report was subsequently completed in August 1999 for the R9-CSWST project (1999 R9 EIA), to cater for some changes in R9K portion as mentioned in paragraph 1 in the report. The 1999 R9 EIA was endorsed by Environmental Protection Department (EPD) in November 1999. The 1998 R9 EIA and the 1999 R9 EIA (R9 EIA Reports) were included in the EIA register under the EIAO as report no. EIA-135/BC and AEIAR-022/1999 respectively. An Environmental Monitoring and Audit (EM&A) Manuals for each of the R9 EIA Reports (EM&A Manuals) were also included as part of the EIA reports in the register.
- 1.5 Subsequent to the endorsement of the R9 EIA Reports by EPD in November 1999, the project programme was deferred to start in 2002/2003 for completion by 2006/07. The implementation of the project was then separated into the R9S and R9K portion. An Environmental Permit (EP) No. EP-103/2001 was issued on 17 September 2001 for R9K to the HyD as Permit Holder. A varied EP-103/2001/C was recently issued on 22 July 2005.

- 1.6 The major construction activities of two civil contracts of the R9K project, Contract No. HY/2003/01 entitled "Route 9 Lai Chi Kok Viaduct" and Contract No. HY/2003/02 entitled "Route 9 Eagle's Nest Tunnel and Associated Works", were commenced in 15th December 2003 for completion in April 2007.
- 1.7 "Route 9" was recently re-titled as "Route 8 (previously known as Route 9)". Cinotech Consultants Limited (Cinotech) was commissioned by HyD to undertake the Environmental Monitoring and Audit works for "Route 8 (previously known as Route 9) between Cheung Sha Wan and Sha Tin Environmental Team (ET) for Lai Chi Kok Viaduct and Eagle's Nest Tunnel (Contract No. HY/2003/10)". Dr. Priscilla CHOY of Cinotech was appointed as the ET Leader under Condition 2.2 of the EP. Mr. David YEUNG of CH2M-HILL Hong Kong Ltd. was appointed as the IEC under Condition 2.1 of the EP. This is the 13th quarterly EM&A report summarizing the EM&A works for the LCKV Project between December 2006 and February 2007.

2. PROJECT CHARACTERISTICS

Project Organization and Contacts of Key Management

2.1 An organization structure and the line of communication were set up for the Project between the Project Proponent, Engineer's Representative (ER), Independent Environmental Checker (IEC), the Contractor and Environmental Team (ET). The organization chart and contact details are shown in **Figure 2** and **Appendix A**.

Construction Programme and Synopsis of Work

- 2.2 The construction programme is presented in **Appendix B**.
- 2.3 The site activities for civil works during the reporting quarter included:
 - Rock dowel installation at slope CCR-S1 & CCR-S4;
 - Bulk excavation works at slope CCR-S4 and LCK-R3;
 - Retaining wall construction at CCR-R1 to CCR-R6 and LCK-R2 to LCK-R3;
 - Underground Drainage works at Slip Road C & D, Lai Po Road, Castle Peak Road and Butterfly Valley Road;
 - Drainage works at slip road D and Lai Po Road, Castle Peak Road and Butterfly Valley Road;
 - Offsite fabrication of parapet and noise barrier;
 - Cast in-situ of slip roads C and D;
 - Parapet installation for Main Viaduct and slip roads A to D;
 - Erection of noise barrier at slip roads A, B C, D and Main Viaduct;
 - Construction of Wai Man Tsuen pump house & Irrigation Pump House near pier C14 and kiosk at CCR-S1;

- Hydroseeding for Slope CCR-S1 & S3;
- Shotcreting for slope CCR-S1; and
- Roadworks at Slip Road C & D, Lai Po Road and Butterfly Valley Road.
- 2.4 The site activities for TCSS works during the reporting quarter included:
 - Cable-laying at Sections A, B, C and El;
 - Control Cabinet Installation at Sections A, B, C and E;
 - Highmast Installation at Section A, B and E; and
 - Field Equipment Installation at Section A, B, C and E.

3. ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS

Monitoring Parameters and Monitoring Locations

3.1 The EM&A Manuals designate locations for the ET to monitor environmental impacts in terms of noise and air quality due to the Project. The monitoring locations are depicted in **Figure 1**. **Appendix C** gives details of monitoring requirements.

Monitoring Methodology and Calibration Details

3.2 Monitoring works/equipment was conducted/calibrated regularly in accordance with the EM&A Manual. Copies of calibration certificates are attached in the appendices of the Monthly EM&A Reports.

Environmental Quality Performance Limits (Action and Limit Levels)

3.3 The environmental quality performance limits, i.e. Action and Limit Levels were derived from the baseline monitoring results. Should the measured environmental quality parameters exceed the Action/Limit Levels, the respective Event Action Plans would be implemented. The Action/Limit Levels for each environmental parameter are provided in **Appendix D**.

Environmental Mitigation Measures

3.4 Relevant mitigation measures as recommended in the project EIA report have been stipulated in the EM&A Manual for the Contractor to implement. A list of mitigation measures is provided in **Appendix G**.

4. MONITORING RESULTS

Weather Conditions

4.1 The weather during monitoring sessions was mainly fine, sunny or cloudy. The weather conditions for each individual monitoring session were presented in the field record sheets.

Air Quality

1-hr TSP Monitoring

4.2 All 1-hr TSP monitoring was conducted as scheduled. No Action/Limit Level exceedance was recorded in the reporting quarter.

24-hr TSP Monitoring

- 4.3 All 24-hr TSP monitoring was conducted as scheduled. No Action/Limit Level exceedance was recorded in the reporting quarter.
- 4.4 The monitoring data of 1-hr and 24-hr TSP Levels are attached in the appendices of the Monthly Reports for December 2006 to February 2007. The graphical presentations of the monitoring results are shown in **Appendix E**.

Construction Noise

- 4.5 All construction noise monitoring was conducted as scheduled in the reporting quarter.
- 4.6 No Limit Level exceedance was recorded in the reporting quarter. Three Action Level exceedances were recorded in the reporting quarter due to noise nuisance complaints were received on 5th December 2006 and 17th January 2007. The details for complaints are shown in **Appendix I**.
- 4.7 Stations NM8a and NM8b were installed at Nob Hill in May 2004. Station NM8b is located at 3/F of the car park of Nob Hill, which is strongly influenced by traffic noise from Ching Cheung Road. The measurement at this station is for reference purpose, but not for compliance check of construction noise. The measured noise level at Station NM8a, which is located at M/F of car park and closer to the construction site, acts as an indicator of the construction noise. Since the domestic premises are located above 5/F, noise assessment would be performed to assess the level of nuisance resulting from the construction noise at the domestic premises whenever the measured noise level at NM8a exceeds the noise limit level.

- 4.8 A new housing estate, Hoi Lai Estate, became one of the noise sensitive receivers close to the Project site. As recommended by the Regional (West) Office of EPD, noise monitoring at this location (Station NM9) was newly included in the EM&A programme. Approval for the change of EM&A programme was granted by EPD on 30th December 2004.
- 4.9 The noise monitoring at Lai Chi Kok Correctional Institution (NM2), which was formerly known as Lai Chi Kok Reception Centre, has been resumed since 8th September 2006 after the completion of the renovation works.
- 4.10 All the Construction Noise Levels (CNLs) reported in this report, except those collected at Stations NM8a, NM8b and NM9, were adjusted with the corresponding baseline level (i.e. Measured Leq Baseline Leq = Measured CNL), in order to facilitate the interpretation of the noise exceedance.
- 4.11 The monitoring data of construction noise are attached in the appendices of the Monthly Reports for December 2006 to February 2007. The graphical presentations of the monitoring results are shown in **Appendix F**.

5. ENVIRONMENTAL AUDIT

Implementation Status of Environmental Mitigation Measures

5.1 According to the Environmental Permit and the EM&A Manuals, the mitigation measures detailed in the documents are required to be implemented. An updated summary of the Environmental Mitigation Implementation Status (EMIS) is provided in **Appendix G**.

Site Audit Summary

- 5.2 ET's Weekly site audits for Civil works were conducted on 5th, 13th, 20th and 27th December 2006, 3rd, 10th, 17th, 24th and 31st January 2007, 7th and 14th February 2007. The weekly site audit for Civil works on week 3 of February 2007 was cancelled since major works in LCKV was not commenced after Lunar New Year during that week. IEC's monthly site audits for Civil works were conducted on 3rd and 31st January 2007.
- 5.3 ET's Weekly site audits for TCSS works were conducted on 15th, 20th and 27th December 2006, 3rd, 10th, 17th, 24th and 31st January 2007. IEC's monthly site audits for TCSS works were conducted on 3rd and 31st January 2007.
- 5.4 During site inspections in the reporting period, no non-conformance was identified. The observations and recommendations are summarized in **Table 5.1**.

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	31-Jan-07	<i>Reminder</i> - The Contractor was reminded to improve the temporary drainage diversion system to prevent accumulation of road washing water at Lai Po Road.	The situation was found improved / rectified during the audit on 7-Feb-07.
Waste/ Chemical Management	5-Dec-06	<i>Reminder</i> - Improper fuel storage was observed at construction site of Lai Po Road. The Contractor was reminded to remove the oil drum to the designated fuel storage area or provide the drip tray for the oil drum on site properly.	The situation was found improved / rectified during the audit on 13-Dec-06.
	5-Dec-06	<i>Reminder</i> - Overloaded capacity of construction wastes were observed at site area of Lai Po Road. The Contractor was reminded to dispose of the wastes regularly on site.	The situation was found improved / rectified during the audit on 13-Dec-06.

Parameters	Date	Observations and Recommendations	Follow-up
	3-Jan-07	<i>Reminder</i> - General refuse was observed scattered on the deck surface and under the deck near Lai Po Road. The Contractor was reminded to clean up the refuse regularly and provide rubbish bins for temporary refuse storage.	The situation was found improved / rectified during the audit on 10-Jan-07
	10-Jan-07	<i>Reminder</i> - General refuse was observed scattered on bare ground at Wai Man Tsuen. The Contractor was reminded that refuse should be disposed of properly.	The situation was found improved / rectified during the audit on 17-Jan-07

Status of Environmental Licensing and Permitting

5.5 Environmental licenses and permits including the Environmental Permit for the Project were in place and valid during the reporting quarter. The status of these licenses and permits obtained for the Project is summarized in **Appendix H**.

6. NON-COMPLIANCE (EXCEEDANCES) OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS)

Summary of Exceedances

Air Quality

6.1 No Action/Limit Level exceedance was recorded in the reporting quarter.

Construction Noise

6.2 No Limit Level exceedance was recorded in the reporting quarter. Three Action Level exceedances were recorded in the reporting quarter due to noise nuisance complaints were received on 5th December 2006, 17th January 2007.

Review of the Reasons for and the Implications of Non-compliance

6.3 There was no non-compliance from the site audits in the reporting quarter. As mentioned previously in the Section 5.2 of this report, the observations and recommendations made in each individual site audit session were presented.

7 ENVIRONMENTAL COMPLAINTS

7.1 Five environmental complaints were received in the reporting quarter.

Log no. 61205 (Received on 5th December 06)

7.2 The complaint was referred by EPD on 5th December 2006 construction noise near Banyan Garden within the period of 01:00 – 02:00hr on 29th November 2006. The complaint was considered unjustifiable and the complaint investigation report was submitted to EPD on 12th December 2006.

Log no. 70117-1 (Received on 17th January 07)

7.3 The first complaint was referred by RSS on 17th January 2007. It was raised by a resident near Cheung Sha Wan Road, Lai Chi Kok Road Interchange and Mei Foo Sun Chuen via the public media and subsequently, the public media referred the complaint to ICC. The complaint was about the construction noise generated during midnight in the past month. The complaint was considered unjustifiable and the complaint investigation report was submitted to HyD on 24th January 2007.

Log no. 70117-2 (Received on 17th January 07)

- 7.4 The second complaint was referred by EPD on 17th January 2007. According to EPD's information, the complaint was raised by a resident of Banyan Garden about construction noise near Banyan Garden within the period of 01:00 02:00hr on 11th January 2007. The complainant noted that during that time that hammering noise was generated at the construction site of Route 8 near Cheung Sha Wan Police Station. The complaint was considered unjustifiable and the complaint investigation report was submitted to EPD on 24th January 2007.
- 7.5 There were 37 complaints received since the Project commencement. All complaints have been handled in accordance with the EM&A Manuals. The implementation status of the complaint handling procedure is summarized in **Appendix I**.

8. NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

- 8.1 Further to incident of mosquito larvae being identified in a plant pot drip tray on 21 July 2005 during FEHD's site inspection, the Contractor was prosecuted under the Public Health and Municipal Services Ordinance (Cap.132). After the hearing on 6th December 2005, the Contractor was fined \$5,000 by the Kowloon City magistrate's court.
- 8.2 There was 1 successful prosecution received since the Project commencement.

9 COMMENTS, CONCLUSIONS AND RECOMMENDATIONS

- 9.1 Major site activities for the coming month include:
 - Rock dowel installation at slope CCR-S4.
 - Bulk excavation works at slope CCR-S4 and LCK-R3.
 - Retaining wall construction at CCR-R1 to CCR-R3 & CCR-R6 and LCK-R2 to LCK-R3
 - Slope upgrading works for Features No.11NW-A/FR54 & FR55.
 - Drainage works at slip roads D and Lai Po Road.
 - Offsite fabrication of parapet and noise barrier.
 - Cast in-situ of slip roads C and D.
 - Parapet installation for Main Viaduct and slip roads A to B.
 - Erection of noise barrier at slip roads A, B C, D and Main Viaduct.
 - Construction of Wai Man Tsuen pump house & Irrigation Pump House near pier C14 and kiosk at CCR-S1.
 - Hydroseeding for slope CCR-S1 & S3.
 - Roadworks at Slip Road C & D, Lai Po Road and Butterfly Valley Road.
- 9.2 Major site activities for TCSS works in the coming month include:
 - Cable-laying at Sections A, B, C and E.
 - Control Cabinet Installation at Sections A, B, C and E.
 - Highmast Installation at Section A, B and E.
 - Field Equipment Installation at Section A, B, C and E
- 9.3 The anticipated environmental issues will be mainly on dust impact from bulk excavation works and noise nuisance from construction of Wai Man Tsuen Pump House and Irrigation Pump House near Pier C14.
- 9.4 According to the environmental audit performed in the reporting quarter and the anticipated environmental issues, the following recommendations were made:

Water Impact

- To ensure properly maintenance for de-silting facilities
- To review and implement temporary drainage system for the upcoming wet season.
- To review the capacity of de-silting facilities for discharge.
- To avoid stagnant water accumulation on site.

Noise Impact

- To provide temporary noise barriers for noisy activities, such as rock dowel installation.
- To review the works sequence of site activities so as to reduce the number of noisy equipment in concurrent operation.
- To employ quiet powered mechanical equipment if possible.


• To ensure compliance of CNP conditions during restricted-hour works. *Dust Impact*


- To ensure water spray is applied for the dust emissive works, such as soil nail installation, loading and unloading of soil materials, excavation works and rock dowel installation.
- To cover soil stockpiles and exposed slope surface by impervious sheets or other means.
- To ensure that all vehicles carrying dusty material are properly covered before leaving the site.

Waste / Chemical Management

- To ensure the performance of sorting of C&D materials at source (during generation);
- To carry out inspection of dump truck at site exit to ensure inert and non-inert C&D materials are properly segregated before removing off site.
- To ensure proper collection and disposal of rubbish generated on site.
- To avoid any discharge or accidental spillage of chemical waste directly from the site.

FIGURES





APPENDIX A CONTACT DETAILS OF THE PROJECT ORGANISATION

Party	Role	Name	Position	Phone No.	Fax No.	
PartyRoleHyDPermit HolderHyDPermit HolderMHJVEngineer's RepresentativeCinotechEnvironmental TeamCH2M-HILLIndependent Environmental CheckerAssionaContractorARUPEngineer's Representative (TCSS)DIGJVContractor (TCSS)	Mr. Kroc Leung	SE2/R8K	2762 3662			
	Permit Holder	Mr. Esther Yung	E1/R8K	2762 3677	2714 5198	
		Mr. L.C. Chung	E4/R9K	2762 3613	-	
	Engineer	Mr. Conrad Ng	Project Manager	2605 6262	2691 2649	
MILINZ	En cin e cu'a	Mr. Peter Poon	CRE	3552 2500		
IVITIJ V	e	Mr. Henry Liu	SRE	2991 1068	2959 0290	
	Representative	Mr. Joseph Chi	RE	2991 1034	-	
HyDPermit HolderMr. Kroc LeungSE2/R8K2762 3662HyDPermit HolderMr. Esther YungE1/R8K2762 36772714 5Mr. L.C. ChungE4/R9K2762 36132605 62622691 2MHJVEngineer's RepresentativeMr. Conrad NgProject Manager2605 62622691 2MHJVEngineer's RepresentativeMr. Peter PoonCRE3552 25002959 0Mr. Joseph ChiRE2991 10682959 02959 0Mr. Joseph ChiRE2991 10342959 02959 0CinotechEnvironmental TeamDr. Priscilla ChoyThe ET Leader2151 2089Mr. Henry LeungMonitoring Team Leader2151 20873107 1Mr. Henry LeungMonitoring Team Leader2151 20873107 1Mr. Billy YuAssistant Independent Environmental Checker2872 29342507 2AssionaContractorMr. William D. PayneProject Director2956 33002956 3ARUPEngineer's Representative (TCSS)Mr. Donald LeungRE2436 74352436 1DIGUVContractorMr. Joseph ChowARE2436 74352436 1						
Cinotech	HyDPermit HolderMr. Kroc LeungSHyDPermit HolderMr. Esther YungEMr. L.C. ChungEMHJVEngineerMr. Conrad NgPEngineer's RepresentativeMr. Peter PoonCMr. Henry LiuSMr. Joseph ChiRTeamDr. Priscilla ChoyTMr. Edmond WuATeamMr. Edmond WuAMr. Henry LeungMMr. Henry LeungMMr. Billy YuEAssionaContractorMr. William D. PayneARUPEngineer's Representative (TCSS)Mr. Donald LeungDIGJVContractorMs. Joyce ChanO	Audit Team Leader	2151 2092	3107 1388		
Cinotech Team Team Independ CH2M-HILL Environn	Team	Mr. Henry Leung	2151 2087	-		
	*	Mr. David Yeung	*	2872 2934	2507 2293	
CH2M-HILL		Mr. Billy Yu	*	2872 2949		
A			Project Director	2056 2200	2056 2221	
Assiona	Contractor		QA/E Manager	2956 3300	2956 3331	
MHJVEngineer's RepresentativeMr. Henry LiuSRE2991 106829Mr. Henry LiuSRE2991 10682929Mr. Joseph ChiRE2991 10341000000000000000000000000000000000000						
ARUP	•	Mr. Joseph Chow	ARE	2436 7435	2436 1803	
DIGJV		Ms. Joyce Chan	Quality Manager	2123 0845	2123 0889	
24-hour Emerg	ency Hotline			2370 9200	-	

Appendix A - Contact Details of the Project Organisation (LCKV)

APPENDIX B CONSTRUCTION PROGRAMME

Activity	Activity	Orig.	Early	Early	%	Rem				2006	201007							2007	7				
ID	Description	Durn.		Finish			12	NOV 20	27		DEC		25	-	0	JAN 15	22	.29	1	5	FEB	10	26
	ries & General Requirments					1	13	20	21	1	11 18		25	1	P I	15		29		2	14	19	20
Key Dates	nes a General Requiments								i.	i.	i i		i		i.	1	i.	1		i.	i i	î.	î.
KD1010	KD-1: Achievement of Stage 1	0	1	06FEB07	0	0					1 1		1		1		1			• KD101	0		1
KD1070	KD-7: Completion of Section 5 of the Works	0	-	05JAN07*	0	0	-		1		4. 4		1	+	CD1070							1	÷.
KD1080	KD-8: Completion of Section 6 of the Works	0		05JAN07*	0	0			8		1		i i	• H	01080		1				1	1	1
Portion Aco		-					-	-	-	-			1									-	-
PD1140	Access to Portion F1 (NOT USED)	0	20NOV06*		0	0		PD1140	1	i i	i i		i		1	1	1				i.	i .	i
Portion Vac					-	1 18.1	-	0.0000000	÷		1 1		1	-	1		1		-				1
VD1000	Vacate Portion A	0	1	02FEB07*	0	0			1		1 1		1		1	1	1	1	♦v	01000	1	1	
VD1010	Vacate Portion B	0		02FEB07*	0	0					1 1		1		1		1		♦v	01010			
VD1110	Vacate Portion F1	0		21DEC06*	0	0	-		1		1 1	♦VD	1,110		1				(0:0)				
Initial Subn		1							1		1		1	-	1		1					1	1
SU1075	Continuous Upating of Works & 3 Month Progs	927	090CT03A	02JAN07	96	36			_		1 1			SU1075	1								
the second strengthere	emporary Works	-	Increase and the		-	1			1		1 1		1		1					1		+	
TW 1370	Design of Temp Works for Feature 11NW-A/C66	24	20NOV06	16DEC06	0	24					TW	370	1		1								
TW 1380	Design of Temp Works for Feature 11NW-A/FR54&55	24	20NOV06	16DEC06	0	24			i.		TW	380	i		1		1	1			1	1	1
Contractor Contractor	& Instrumentation - New Works	-	L			1			t.		1 1		1	-	+	1		-	-		1	+	
IM3010	Install Instrumentation @ Cut Slope CCR-S1	12	20NOV06	02DEC06	0	12	-		1	IM3010	1 1		1		1						1	1	1
IM3015	Monitoring @ Cut Slope CCR-S1	279*	20NOV06	240CT07	0	279*	-	-	1					-L	-		-	-		-	-		
IM3020	Install Instrumentation @ Cut Slope CCR-S2	12	18DEC06	02JAN07	0	12	-						4	- IM3020							4		
IM3025	Monitoring @ Cut Slope CCR-S2	255*	18DEC06	240CT07	0	255*	-		1		; E		-		1	-	1			-	1		1
IM3030	Install Instrumentation @ Cut Slope CCR-S3	12	20NOV06	02DEC06	0	12	-		1	IM3030	1 5		1	1.00	1								
IM3035	Monitoring @ Cut Slope CCR-S3	279*	20NOV06	240CT07	0	279*					1 1		-	-	1			-			1	<u> </u>	
IM3040	Install Instrumentation @ Cut Slope CCR-S4	12	30NOV06	13DEC06	0	12	-				IM3040				1		1	- 2 -				3	1
IM3045	Monitoring @ Cut Slope CCR-S4	270*	30NOV06	240CT07	0	270*	-		i.		i i		<u> </u>	-	1	- î		4	1.4	1	1		<u> </u>
IM3050	Install Instrumentation @ Cut Slope CCR-S5	12	20NOV06	02DEC06	0	12			1	IM3050	1 1		1		1	1	1				1	1	ţ.
IM3055	Monitoring @ Cut Slope CCR-S5	279*	20NOV06	240CT07	0	279*	-	1			1 1		5	4	1	1.		1			1		_
IM3060	Install Instrumentation @ Cut Slope CCR-S6	12	20NOV06	02DEC06	0	12		C.		IM3060	1 1		1		1								+
IM3065	Monitoring @ Cut Slope CCR-S6	279*	20NOV06	24OCT07	0	279*			-						2				-				
IM3080	Install Instrumentation @ Slope 11NW-A/C26	12	20NOV06	02DEC06	0	12			1	IM3080	1 1		1	1.08	1			1					1
IM3085	Monitoring @ Slope 11NW-A/C26	279*	20NOV06	24OCT07	0	279*			1	1 1 1 2 2 2	1 1		H	4	1	-	1	-	1			<u> </u>	
IM3100	Install Instrumentation @ Slope11NW-A/C687 & 679	12	03FEB07	16FEB07	0	12			i -		1 1		ì		î.		1	- i -	-		IM	13100	Ť
IM3105	Monitoring @ Slope 11NW-A/C687 & 679	216*	03FEB07	24OCT07	0	216*			1		1 1		1		1	i.	1	1			-		
IM3120	Install Instrumentation @ Slip Road B Embankment	12	11DEC06	23DEC06	0	12			1	10	1		M3120		1	1	i.	- 11		i.	j –	1	1
IM3125	Monitoring @ Slip Road B Embankment	261*	11DEC06	24OCT07	0	261*					1		<u>k</u>		1		-	_			1		
IM3130	Install Instrumentation @ Piers P1 to P6	12	20NOV06	02DEC06	0	12		<u>.</u>	1	IM3130	1 1				1						1		
IM3135	Monitoring @ Piers P1 to P6	279*	20NOV06	24OCT07	0	279*	1				4		<u>i-</u>		4	-	-		-			i	
IM3140	Install Instrumentation @ Piers P7 to P10	12	20NOV06	02DEC06	0	12	-			IM3140	1 1				1	1	1	- 3			1	+	-
IM3145	Monitoring @ Piers P7 to P10	279*	20NOV06	24OCT07	0	279*			1				K	4	1			-		-	1		
IM3150	Install Instrumentation @ Piers P11 to P15	12	20NOV06	02DEC06	0	12				IM3150			1		1								
IM3155	Monitoring @ Piers P11 to P15	279*	20NOV06	24OCT07	0	279*	1	1	-				H	4	1	-		-	-	1	7		
IM3160	Install Instrumentation @ Piers P16 to P18	12	20NOV06	02DEC06	0	12			-	IM3160	1 1		1		1		1	1			}	1	1
IM3165	Monitoring @ Piers P16 to P18	279*	20NOV06	24OCT07	0	279*			1		1		<u></u>		1.	-	1		-		4	<u> </u>	_
IM3170	Install Instrumentation @ Piers P19 to Abut. M	12	20NOV06	02DEC06	0	12	1	1	1	IM3170	1		1		1			6				1	
IM3175	Monitoring @ Piers P19 to Abut. M	279*	20NOV06	24OCT07	0	279*			-	1 1	1 1		K	1	1	1	1			1	1		
IM3180	Install Instrumentation @ Piers on Slip Road A	12	20NOV06	02DEC06	0	12		1	T.	IM3180	1 1		1		1		1				1	1	
IM3185	Monitoring @ Piers on Slip Road A	279*	20NOV06	24OCT07	0	279*			- 22		+ +		H	-H	1								
IM3190	Install Instrumentation @ Piers on Slip Road B	12	20NOV06	02DEC06	0	12			T	IM3190	i i		1		i		1	1			1	1	1
IM3195	Monitoring @ Piers on Slip Road B	279*	20NOV06	24OCT07	0	279*		1	1	1 0	1 1		X	-	1	1	1		-	1			
IM3200	Install Instrumentation @ Piers on Slip Road C	12	20NOV06	02DEC06	0	12	1		1	IM3200	1 1		1		1	1	1	1		1	1	1	1
IM3205	Monitoring @ Piers on Slip Road C	279*	20NOV06	24OCT07	0	279*			-				F	H	4				-		-	1	
IM3210	Install Instrumentation @ Piers on Slip Road D	12	20NOV06	02DEC06	0	12			-	IM3210	1										1		1
IM3215	Monitoring @ Piers on Slip Road D	279*	20NOV06	24OCT07	0	279*			1		1 1		X		1	1	1			1	1		
tart Date			235ED03	P3 File : LU3	00				_				Ch.c.	110111	-		-						
inish Date			13SEP08	F3 File : LU3	00		Highurs	ave Donad	man	t Contract No.	HX/2002/04		Snee	et 1 of 14		-	~						
lata Date			20NOV06				nignwa			Chi Kok Viadu						1	1 -	-	-:		-		
										ling Programm						12	1a	C		on	d		
										ovember 2006						-				struct			
	© Primavera Systems, Inc.																		mat	Suuci	aras		

Activity Org. Early Ye Res OV 2000 DEC LAN 2001 Temporary Teffic Management Schemes	FEB .12 .19
Tende Management Schemes1172/733/h. Nic Mokeing111/EC0311/EC03011712633/h. Nic Mokeing111/EC0311/EC03011712633/h. Nic Mokeing111/EC0311/EC03011712633/h. Nic Mokeing111/EC0311/EC03011712633/h. Nic Mokeing111/EC0311/EC0311/EC0311/EC0311/EC031712633/h. Nic Mokeing111/EC0311/EC0311/EC0311/EC0311/EC0311/EC031712633/h. Nic Mokeing111/EC0311/EC0311/EC0311/EC0311/EC0311/EC0311/EC031712633/h. Nic Mokeing111/EC0311/EC0311/EC0311/EC0311/EC0311/EC0311/EC031712633/h. Nic Mokeing100/L0002/N/OK00/L00011/EC0311/EC0311/EC0311/EC0317126311/EC0311/EC0311/EC0311/EC0311/EC0311/EC0311/EC0311/EC0311/EC0317126311/EC0311/EC0311/EC0311/EC0311/EC0311/EC0311/EC0311/EC0311/EC0311/EC0317126311/EC0311/EC0311/EC0311/EC0311/EC0311/EC0311/EC0311/EC0311/EC0311/EC0317126311/EC0311/EC0311/EC0311/EC0311/EC0311/EC0311/EC0311/EC0311/EC0311/EC0311/E	.12 .19
Thi Tab Shar Ma Gauge 1 10000 10000 0 1 10100 Shar Ma Gauge 1 10000 10000 1 100000 100000 100000 100000 100000 <	
T1260 3Ph. TMA 6. Moxing. 1 10.MMOV 0 1 T1260 3Ph. TMA 6. Moxing. 1 10.2007 127807 0 1 Procurement	
T17126 Wh. Wu. Okunging, Wh. W. Okunging, Wh. W. Okunging, W. Okun	1000000-H00000
Procurement Procurement Process Parapet P	TT1285
Probability 200 Control Type V Parene Units 220-450 State S	
PP230Outing Type (N Paraget Units 23-045)70004U000020NOV0090199234099	
pr2420 cuting Tipe's Var Diament Uels S21-780 30 0400000 200000 1 1 PP2420 1 <td></td>	
Noise Burliers & Enclosures V V V V </td <td></td>	
Nation Noise End - Sign RA - Ord-sign Fabrication 64 22N/V00 95 3 A Noise End - Sign RA - Ord-sign Fabrication 10 22N/V00 95 2 Noise End - Sign RA - Ord-sign Fabrication 10 22N/V00 95 2 Noise End - Sign RA - Ord-sign RA -	
Naise End - Skip Rd A. Dolivery 10 Sile 16 2010/06 95 2 1000/00 Naise End - Skip Rd B. End, Roview & Approval 28 1000/00 90 4 Naise End - Skip Rd B. End, Bedrew & Approval 28 1000/00 90 4 Naise End - Skip Rd B. End, Bedrew & Approval 28 1000/00 28/100 00 60 4 NB110 Noise End - Pilo Pil-1 1000/00 28/100 00 60 4 1000/00 <td></td>	
Nilli 10 Noise End - Sign Rd B - Eng. Rowew A Approval 20 200ARD60A 230X/006 65 4 NB1130 Noise End - Sign Rd B - Delavey to Sile 24 065E PCAR 00EC00 15 18 NB1140 Noise End - Sign Rd B - Delavey to Sile 24 065E PCAR 00EC00 15 18 NB1110 Noise End - PS to P11 - Eng. Rowew A Approval 28 100ARD60A 230X/006 05 4 NB120 Noise End - PS to P11 - Other behavioration 78 29E 000 78 100E 000	1
N3130 Noise End - Sig Pd B - Offste Fabrication 70 20MAR04 2NV 006 95 4 NB1140 Noise End - Sig Pd B - Offste Fabrication 24 005EPC64 00EC00 15 18 NB120 Noise End - P8 to P11 - Eng. Review & Approval 28 10MAR04A 2NV 006 25 4 NB120 Noise End - P8 to P11 - Eng. Review & Approval 28 10MAR04A 2NV 006 05 4 NB120 Noise End - P8 to P11 - Others to Eabrication 78 2NV 007 07 7	
NB1140 Noise End - Sip Rd B - Delivery to Sile 24 06SE C06 15 16 <td></td>	
Noise End? P8 to P11 - Eng. Review & Approval 28 16MAR06A 23N0V06 95 4 PA PA<	
Neise End ⁻ P8 to P11 - Off-site Fabrication 78 20N0V06 23FEB07 0 78 NB1240 Noise End ⁻ P8 to P11 - Off-site Fabrication 28 03MR407 0 41 NB1300 Noise End ⁻ ENT Approach - Eng Approach - Material Purchasing 27 28FEB06A 22NV006 93 NB1300 Noise End ⁻ ENT Approach - Olf-site Fabrication 57 03EFE06A 18DE/Col 60 22 NB1300 Noise End ⁻ ENT Approach - Olf-site Fabrication 57 03EFE06A 18DE/Col 60 22 NB1300 Noise End ⁻ ENT Approach - Olf-site Fabrication 120 20NV006 04 14 NB2010 Noise Barriers - PA to P4 - Feng, Review & Approf 42 23MAR08A 19N/V016 52 NB2110 Noise Barriers - PA to P4 - Delivery to Site 62 06FEB07 23MPR07 0 120 NB2100 Noise Barriers - PS to P8 - Off-site Fabrication 110 20N/V06 76 76 78 78 NB2100 Noise Barriers - P1 to P13 - Delivery to Site 56 20N/N07 76 75 75 75 78 78 78 <td< td=""><td></td></td<>	
NB1240 Noise Encl - P8 to P11 - Dalivary to Site 41 12JAN07 03MAR07 0 41 NB1320 Noise Encl - ENT Approach Eng Review & Appro 28 03APR06A 2NN0766 05 4 NB130 Noise Encl - ENT Approach Eng Review & Appro 27 02FERD6A 22N0706 00 3 NB1320 Noise Encl - ENT Approach Delivery to Site 41 2NN0706 05 4 NB130 NB130 NB130 Noise Encl - ENT Approach Delivery to Site 41 2NN0706 05 0 2 NB130 NB130 NB130 NB168 Bartier- ENT Approach Delivery to Site 41 2NN0706 05 0 2 NB130	
Noise End' - ENT Approach - Eng. Review & Appro 28 03APR06A 23NV068 95 4 NB130 Noise End' - ENT Approach - Matorial Purchasing 27 28FE80A 22NV066 90 3 NB1320 Noise End' - ENT Approach - Matorial Purchasing 27 28FE80A 22NV06 60 22 NB1320 Noise End' - ENT Approach - Delivery to Site 41 20NV06 60 22 NB1320 Noise Barriers - PA to P4 - Eng. Review & Appro' 42 23MAR06A 19NV076 95 0 40 NB1300 Noise Barriers - PA to P4 - Eng. Review & Appro' 42 23MAR06A 19NV076 95 0 42 NB1300 Noise Barriers - PS to P4 - Delivery to Site 62 06FEB07 23APR07 0 62 10 10 20NV076 95 2 NB2100 Noise Barriers - P5 to P4 - Delivery to Site 62 23APR07 0 62 10 10 20NV076 95 2 NB2100 Noise Barriers - P5 to P4 - Delivery to Site 56 23APR07 0 10 10 10 20NV076 95 3 10 10 10 10 10 10 10	
NB1320 Noise End ² ENT Approach - Material Purchasing 27 28FE B06A 22N0V06 90 3 NB1320 NB1330 Noise End ² ENT Approach - Off-site Fabricant 57 095E P06A 18D2 (00 004 18D1 NB1330 NB1330 NB1530 NB1330 NB1530 NB1340 NB1530 NB1340 NB1530 NB1340 NB1530 NB1340 NB1340 NB1340 NB1530 NB1340 NB1530 NB1340 NB1530 NB1340 NB1530 NB1340	
Noise End' - ENT Approach - Olff-site Fabrication 57 098E P06A 18DE C06 60 22 18DE 200 Noise End' - ENT Approach - Dolivery to Site 41 20N0V06 09.0007 0 41 NB2000 Noise Barriers - PA to P4 - Eng. Review & Appro2 4 23MAR06A 19N0V06 95 0 120 182010	
NB1340 Noise End' - ENT Approach - Delivery to Site 41 20N0/06 08,JAN07 0 41 NB2010 Noise Barriers - PA to P4 - Eng. Review & Appro' 4 23MAR06A 19N0/06 95 0 NB2030 Noise Barriers - PA to P4 - Off-sile Fabrication 120 20N0/06 141 120 Noise Barriers - PA to P4 - Off-sile Fabrication 120 20N0/06 120 120 NB2110 Noise Barriers - PA to P4 - Off-sile Fabrication 110 20N0/06 03APR07 0 620 NB2130 Noise Barriers - P5 to P8 - Off-sile Fabrication 110 20N0/06 03APR07 0 110 NB2230 Noise Barriers - P11 to P13 - Off-sile Fabrication 110 20N0/06 05 20 0 33 NB2330 Noise Barriers - P11 to P13 - Delivery to Site 7 02JAN07 09JAN07 0 7 7 NB2330 Noise Barriers - ENT Approach - Deris A Shop Dwgs 82 24AUG05A 22N0/06 95 3 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 <td></td>	
NE2010 Noise Barriers - PA to P4 - Eng. Review & Appro' 4 23MAR06A 19NC/06 95 0 120 NE2030 Noise Barriers - PA to P4 - Off-site Fabrication 120 20NC/06 14APR07 0 120 NE2040 Noise Barriers - PA to P4 - Delivery to Site 62 06FEB07 23APR07 0 62 NE2130 Noise Barriers - P5 to P4 - Delivery to Site 56 29JAN07 07APR07 0 55 56 57.07 07APR07 0 56 NE2130 Noise Barriers - P5 to P8 - Delivery to Site 56 29JAN07 07APR07 0 56 NE2230 Noise Barriers - P11 to P13 - Off-site Fabrication 35 20NC/06 95 3 NE2330 Noise Barriers - ENT Approach - Des'n & Shop Dwgs 82 24AU GOSA 22NOV/06 95 3 NE2330 Noise Barriers - ENT Approach - Des'n & Shop Dwgs 82 24AU GOSA 22NOV/06 95 3 3 NB2300 Noise Barriers - ENT Approach - Delivery to Site 25 05JAN7 07 EEB07 0 25 3 3 NB2300 Noise Barriers - Silp Rd, C - Eng Rev & Approv	
Noise Barriers - PA to P4 - Off-site Fabrication 120 20N0/06 14APR07 0 120 NB2040 Noise Barriers - PA to P4 - Delivery to Site 62 06FEB07 23APR07 0 62 NB2110 Noise Barriers - P5 to P8 - Eng, Review & Appro' 47 23MR06A 21N0/06 95 2 NB2130 Noise Barriers - P5 to P8 - Off-site Fabrication 110 20N0/06 30APR07 0 56 NB2230 Noise Barriers - P5 to P8 - Delivery to Site 7 02JAN07 07APR07 0 56 NB2230 Noise Barriers - P11 to P13 - Off-site Fabricin 35 20N0/06 30EC06 0 35 NB2230 Noise Barriers - P11 to P13 - Off-site Fabricin 35 20N0/06 30E 7 NB2310 Noise Barriers - ENT Approach -Derin & Shop Dwgs 82 24AUG05A 22N0/076 7 7 NB2300 Noise Barriers - ENT Approach -Off-site Fabricin 48 30N0/06 25 7 NB2300 Noise Barriers - ENT Approach -Off-site Fabricin 48 30N0/06 25 3 NB2400 NB2400 NB2400 NB2400 NB2400 N	
N82040 Noise Barriers - PA to P4 - Delivery to Site 62 06FEB07 23APR07 0 62 N82110 Noise Barriers - P5 to P8 - Eng, Review & Appro' 47 23MAR06A 21NOV06 95 2 N82130 Noise Barriers - P5 to P8 - Off-site Fabrication 110 20NOV06 03APR07 0 110 N82140 Noise Barriers - P5 to P8 - Delivery to Site 56 29JAN07 0 100 N82240 Noise Barriers - P11 to P13 - Delivery to Site 7 03JAN07 0 35 N82300 Noise Barriers - P11 to P13 - Delivery to Site 7 03JAN07 0 7 N82300 Noise Barriers - ENT Approach - Delivery to Site 7 0 35 N82310 Noise Barriers - ENT Approach - Delivery to Site 25 05JAN07 07 7 N82310 Noise Barriers - ENT Approach - Off-site Fabric'n 48 30NOV06 26JAN07 0 48 N82410 Noise Barriers - Slip Rd. C - Off-site Fabric'n 48 30NOV06 26JAN07 0 48 N82410 Noise Barriers - Slip Rd. C - Off-site Fabricarin 38 20NOV66 <	
NB2110 Noise Barriers - P5 to P8 - Eng. Review & Approv 47 23MA R06A 21N0V06 95 2 NB2130 Noise Barriers - P5 to P8 - Off-site Fabrication 110 20N0V06 03APR07 0 110 NB2140 Noise Barriers - P5 to P8 - Delivery to Site 56 29JAN07 07APR07 0 56 NB2230 Noise Barriers - P11 to P13 - Off-site Fabric/n 35 20N0V06 30DE Co6 0 35 NB2240 Noise Barriers - P11 to P13 - Delivery to Site 7 02JAN07 0 7 NB2300 Noise Barriers - ENT Approach - Desita & Shop Dugs 82 24AU CloSA 22NOV06 95 3 NB2310 Noise Barriers - ENT Approach - Delivery to Site 25 05JAN07 0 48 NB2340 Noise Barriers - ENT Approach - Delivery to Site 25 05JAN07 0 48 NB2340 Noise Barriers - Slip Rd. C - Delivery to Site 25 05JAN07 0 48 NB2440 Noise Barriers - Slip Rd. C - Delivery to Site 28 2MAR06A 2NOV06 95 3 NB2430 Noise Barriers - Slip Rd. C - Delivery to Site <td></td>	
NB2130 Noise Barriers - P5 to P8 - Off-site Fabrication 110 20N0/06 03APR07 0 110 NB2140 Noise Barriers - P5 to P8 - Delivery to Site 56 29JAN07 07APR07 0 56 NB2230 Noise Barriers - P11 to P13 - Off-site Fabric/n 35 20N0/06 30DE C06 0 35 NB2240 Noise Barriers - P11 to P13 - Delivery to Site 7 02JAN07 09JAN07 0 7 NB2300 Noise Barriers - ENT Approach - Des'n & Shop Dwgs 82 24AUG05A 22N0/06 95 3 NB2310 Noise Barriers - ENT Approach - Eng Rev & Approv 28 03APR06 29N0/06 75 7 NB2330 Noise Barriers - ENT Approach - Delivery to Site 25 02HN07 0 48 NB2340 Noise Barriers - Sitp Rd. C - Eng Rev & Approv 28 03APR07 0 48 NB2410 Noise Barriers - Sitp Rd. C - Eng Rev & Approv 28 23MAR06A 22N0/06 95 3 NB2410 Noise Barriers - Sitp Rd. C - Eng Rev & Approv 28 23MAR06A 22N0/06 95 3 NB2410 Noise Ba	
NB2140 Noise Barriers - P5 to P8 - Delivery to Site 56 29 JAN07 07 APR07 0 56 NB2230 Noise Barriers - P11 to P13 - Off-site Fabric'n 35 20N0/06 30DE/06 0 35 NB2240 Noise Barriers - P11 to P13 - Delivery to Site 7 02JAN07 09 JAN07 0 7 NB2300 Noise Barriers - ENT Approach - Des'n & Shop Dwgs 82 24AUG05A 22N0/06 95 3 NB2310 Noise Barriers - ENT Approach - Eng Rev & Approv 28 03APR06A 29N0/06 75 7 NB2300 Noise Barriers - ENT Approach - Delivery to Site 25 03APR06A 29N0/06 75 7 NB2310 Noise Barriers - ENT Approach - Delivery to Site 25 02FB07 0 48 NB2340 Noise Barriers - Sitp Rd. C - Eng Rev & Approv 28 23MAR06A 22N0/06 95 3 NB2410 Noise Barriers - Sitp Rd. C - Eng Rev & Approv 28 23MAR06A 22N0/06 95 3 NB2410 Noise Barriers - Sitp Rd. C - Eng Rev & Approv 28 23MAR06A 22N0/06 95 3 NB24	
NB2230 Noise Barriers - P11 to P13 - Off-site Fabric/n 35 20NOV06 30DE C06 0 35 NB2240 Noise Barriers - P11 to P13 - Delivery to Site 7 02JAN07 09JAN07 0 7 NB2300 Noise Barriers - ENT Approach - Des'n & Shop Dwgs 82 24AUG05A 22NOV06 95 3 NB2300 Noise Barriers - ENT Approach - Eng Rev & Approv 28 03APR06A 29NOV06 75 7 NB2300 Noise Barriers - ENT Approach - Delivery to Site 25 05JAN07 02 48 NB2300 Noise Barriers - ENT Approach - Delivery to Site 25 05JAN07 02 48 NB2310 Noise Barriers - SIT Approach - Delivery to Site 25 05JAN07 02 48 NB2410 Noise Barriers - Silp Rd. C - Eng Rev & Approv 28 23MAR06A 22NOV06 95 3 95 95 36 95<	
NB2240 Noise Barriers - P11 to P13 - Delivery to Site 7 0.2 JAN07 0.9 JAN07 0 7 NB2300 Noise Barriers - ENT Approach - Des'n & Shop Dwgs 82 24AUG05A 22N0V06 95 3 NB2300 Noise Barriers - ENT Approach - Deng Rev & Approv 28 03APR06A 29N0V06 75 7 NB2300 Noise Barriers - ENT Approach - Diff-ste Fabrich 48 30N0V06 25JAN07 0 48 NB2300 Noise Barriers - ENT Approach - Diff-ste Fabrich 48 30N0V06 25JAN07 0 48 NB2300 Noise Barriers - SIT Approach - Delivery to Site 25 05JAN07 0 48 NB2410 Noise Barriers - SIT Approach - Delivery to Site 25 05JAN07 0 25 NB2410 NB2410 NB2410 NB2410 NB2410 NB2430 NB2440 NB2430 NB2430 <td>1</td>	1
Noise Barriers - ENT Approach - Des'n & Shop Dwgs 82 24A UG05A 22N0 V06 95 3 NB2300 Noise Barriers - ENT Approach - Eng Rev & Approv 28 03APR06A 29N0 V06 75 7 NE2330 Noise Barriers - ENT Approach - Off-site Fabrich 48 30N0 V06 25JAN07 0 48 1000000000000000000000000000000000000	1
NB2310 Noise Barriers - ENT Approach - Eng Rev & Approv 28 03APR06A 29N0/06 75 7 NB2330 Noise Barriers - ENT Approach - Off-site Fabric'n 48 30N0/06 26JAN07 0 48 NB2340 Noise Barriers - ENT Approach - Delivery to Site 25 05JAN07 02FEB07 0 25 NB2410 Noise Barriers - Slip Rd. C - Eng Rev & Approv 28 23MAR06A 22N0/06 95 3 NB2440 Noise Barriers - Slip Rd. C - Delivery to Site 17 22DEC06 12JAN07 0 17 NB2510 Noise Barriers - Slip Rd. D - Eng Rev & Approv 125 16MAR06A 21N0/06 98 2	
Noise Barriers - ENT Approach -Off-site Fabric'n 48 30N0/06 26JAN07 0 48 NE230 Noise Barriers - ENT Approach - Delivery to Site 25 05JAN07 02FEB07 0 25 NE2410 Noise Barriers - Slip Rd. C - Eng Rev & Approv 28 23MAR06A 22N0/06 95 3 NE2430 Noise Barriers - Slip Rd. C - Off-site Fabrica'n 38 20N0/06 04JAN07 0 38 NE2440 Noise Barriers - Slip Rd. C - Delivery to Site 17 22DEC06 12JAN07 0 17 NE2510 Noise Barriers - Slip Rd. D - Eng Rev & Approv 125 16MAR06A 21N0/06 98 2	
NB2340 Noise Barriers - ENT Approach - Delivery to Site 25 05, JAN07 02/FEB07 0 25 NB2410 Noise Barriers - Slip Rd. C - Eng Rev & Approv 28 23MAR06A 22N0V06 95 3 IMB2410 IMB2430 ImB2440 ImB2	
NB2410 Noise Barriers - Slip Rd. C - Eng Rev & Approv 28 23MAR06A 22N0/06 95 3 MB2410 MB2430 Noise Barriers - Slip Rd. C - Off-site Fabrica'n 38 20N0/06 04JAN07 0 38 MB2410 MB2430 Noise Barriers - Slip Rd. C - Delivery to Site 17 22DEC06 12JAN07 0 17 NB2510 Noise Barriers - Slip Rd. D - Eng Rev & Approv 125 16MAR06A 21N0/06 98 2 MB2510	,
NB2430 Noise Barriers - Slip Rd. C - Off-site Fabricarh 38 20NO/06 04JAN07 0 38 NB2440 Noise Barriers - Slip Rd. C - Delivery to Site 17 22DEC06 12JAN07 0 17 NB2510 Noise Barriers - Slip Rd. D - Eng Rev & Approv 125 16MAR06A 21NOV06 98 2	i i
NB2510 Noise Barriers - Slip Rd. D - Eng Rev & Approv 125 16MAR06A 21NOV06 98 2	1
NO2520 Noise Review Oile D4 D Office Februaries 20 00NO1/02 041AN07 0 20	
NB2530 Noise Barriers - Slip Rd. D - Off-site Fabricat'n 38 20NOV06 04JAN07 0 38	
NB2540 Noise Barriers - Silp Rd. D - Delivery to Site 13 23DEC06 09JAN07 0 13	
Movement Joints	
MJ1040 Off-Site Manuff of M.Js Main Line & LWRd O/P 35 21AUG06A 09DEC06 15 18	1
MJ1050 Off-Site Manufacturing of M.Js Slip Roads 35 11DEC06 22JAN07 0 35	
Signage	
SG1010 Sign Gantries - Detailed Design & Shop Drawings 50 17NOV05A 25NOV06 80 6	
SG1020 Sign Gantries - Review/Appro of Design & S/Dwgs. 24 20MAR06A 28NOV06 75 6	
SG1030 Sign Gantries - Off-Site Fabrication of Gantries 60 02OCT06A 23JAN07 10 54	
SG1040 Sign Gantries - Delivery of Gantries to Site 40 08DEC06 25JAN07 0 40	
SG2010 Signage - Shop Drawings 50 200CT05A 04DEC06 60 13 SG2010	
SG2020 Signage - Review & Approval of Shop Drawings. 24 05DEC06 03JAN07 0 24	
SG2030 Signage - Off-Site Fabrication of Signs 50 02OCT06A 16JAN07 5 48	1 1
SG2040 Signage - Delivery of Signs to Site 25 20DECo6 19JAN07 0 25	
High Mast Lighting (NOT USED)	
High Mast Lighting -Foundation Design (NOT USED) 48 20NOV06 16JAN07 0 48	
Start Date 23SEP03 P3 File : LU38 Sheet 2 of 14	
insh Date 13SEP08 Highways Department Contract No. HY/2002/01	
Route 8 - Lai Chi Kok Viaduct	
Route 8 - Lai Chi Kok Viaduct 3 Month Rolling Programme	na
	ructuras
© Primavera Systems, Inc.	i acturas

Activity	Activity	Orig.	Early	Early	%	Rem			200							2007			
ID	Description	Durn.	Start	A CONTRACTOR OF	Compl		NOV 3 20	27	4	DEC		25 1	0	JAI 15		.29	5	FEB	
HM1010	High Mast Lighting - Appr of Found'n (NOT USED)	24	17JAN07	13FEB07	0	24	5 20	21	1	11	18	23 1	0	15	22	29	19	12 19 HM1010	
HM1100	High Mast Lighting Design & Shop Dwgs (NOT USED)	48	18DEC06	13FEB07	0	48		- i	i i	i i			-	-				HM1100	i
HM1110	High Mast Lighting - Appro of Design (NOT USED)	56	14FEB07	10APR07	0	56				1 1		1	1	1					
Kiosk at SI								1	1	1 1		1	1	-	1				
EM1010	Procurement & Delivery of Electrical Switchboard	48	14JUN06A	09DEC06	75	18				EM1010				1			1		
EM1030	Procurement & Delivery of Fire AFA System	48	31JUL06A	09DEC06	75	18				EM1030									
EM1040	Submission & Approval for Air Conditioner Unit	24	20NOV06	09DEC06	0	18	-			EM1040									
EM1050	Procurement & Delivery of Air Conditioner Unit	12	30NOV06	09DEC06	0	9				EM1050		1							
EM1060	Submission & Approval for Sanitary Wear	24	20NOV06	09DEC06	0	18		i.	1	EM1060		1	į.	1		- 2 - 1			
EM1070	Procurement & Delivery of Sanitary Wear	12	11DEC06	20DEC06	0	9		1		Lintooo	EM10	70		-	-				
		12	TIDECOU	2002000				-i			- Child			-	-	-			
primary in the second s	d Fire Hydrant Pump House	10	04.000	0005.000	00	- 20					_	EM2010							
EM2010	Procurement & Delivery of Pumps Valves	48	31JUL06A	23DEC06	80	30		1	EM2020	1 1		EM2010	i	16	i i	i	1		
EM2020	Submission & Approval for Pump Control Panel	24	18AUG06A	29NOV06	80	9			EMZOZŲ	1	_	-		- i	1	EM2030			
EM2030	Procurement & Delivery of Pump Control Panel	48	30NOV06	26JAN07	0	48		1		EM2050				-		EM2030	1	1 1	
EM2050	Procurement & Delivery of Electrical Switchboard	48	14JUN06A	09DEC06	80	18						1	1						
EM2070	Procurement & Delivery of Fire AFA System	48	31JUL06A	09DEC06	80	18		1		EM2070								_	
EM2110	Submission & Approval for Air Conditioner Unit	24	20NOV06	09DEC06	0	18		- 10		EM2110		-							1
EM2120	Procurement & Delivery of Air Conditioner Unit	12	11DEC06	23DEC06	0	12		-				EM2120				1			
protection where the balance of the protected of the sector	suen Fire Hydrant Pump House	-	1	1	-	11				_		1	1						
EM3010	Procurement & Delivery of Pumps Valves	48	31JUL06A	23DEC06	80	30		1		3. 3		EM3010							
EM3020	Sumission & Approval for Pump Control Panel	24	18AUG06A	29NOV06	80	9			EM3020	1		1	1	1		and man		+ +	
EM3030	Procurement & Delivery of Pump Control Panel	48	30NOV06	26JAN07	0	48									-	EM3030			
EM3050	Procurement & Delivery of Electrical Switchboard	48	14JUN06A	09DEC06	80	18				EM3050		î.	i	Ť.	i		i.	i î	
EM3070	Procurement & Delivery of Fire AFA System	48	31JUL06A	09DEC06	80	18				EM3070					-			_	
EM3110	Sumission & Approval for Air Conditioner Unit	24	20NOV06	09DEC06	0	18			1	EM3110		1	1	1	1	1	1	1 1	
EM3120	Procurement & Delivery of Air Conditioner Unit	12	11DEC06	23DEC06	0	12				-		EM3120		1			1		
Lai Wan Ov	verpass Irrigation Pump House											1		1			1		
EM4010	Procurement & Delivery of Pumps Valves	48	31JUL06A	23DEC06	80	30			T. C	1 1		EM4010	1	÷.		- 8 I			
EM4020	Sumission & Approval for Pump Control Panel	24	18AUG06A	29NOV06	80	9		1	EM4020	1 1									
EM4030	Procurement & Delivery of Pump Control Panel	48	30NOV06	26JAN07	0	48		1	1			- <u>F</u>				EM4030		1 1	
EM4050	Procurement & Delivery of Electrical Switchboard	48	14JUN06A	09DEC06	80	18		1	1 1	EM4050			1	1		3			
EM4070	Procurement & Delivery of Fire AFA System	48	31JUL06A	23DEC06	80	30		-		1 1		JEM4070	- i -	1	1	9			
EM4080	Sumission & Approval for GRP Water Tank	24	23JUN06A	02DEC06	50	12		10	EM4080					1		- 4		1	
EM4090	Procurement & Delivery of FGRP Water Tank	48	04DEC06	30JAN07	0	48		i	-	1 1		h	-	1	1	E	4090	î î	j
EM4110	Sumission & Approval for Air Conditioner Unit	24	20NOV06	09DEC06	0	18	8	10-	1 1	EM4110		1	1	1 1	1	- 3 - 1	1	1	
EM4120	Procurement & Delivery of Air Conditioner Unit	12	11DEC06	23DEC06	0	12						EM4120	1						
Viaduct -	Main Line - Piers PA to P6													0		3			-
and the second second second	ture Finishing Works Required for TCSS																	1	
MF1000	PA to P6 - Parapet Panels PA/L to P3/L	48	14APR06A	20NOV06	98	1	MF1000	0										1	
MF1000A	PA to P6 - Parapet Insitu Concrete PA/L to P3/L	48	06MAY06A	27NOV06	85	7		100000	A000	1 1		1		-					
MF1005	P3L to P6 - Parapet Panels P3/L to P7/L	48	22APR06A	23NOV06	90	4	M	F1005		1 1		£ 1	i i	1	1	- 1 I	1	1 1	1
MF1005A	P3L to P6 - Parapet Insitu Concrete P3/L to P7/L	48	11MAY06A	12DEC06	60	20				MF1005A									
MF1010	PA to P6 - Parapet Panels PA/R to P3/R	48	19JUN06A	20NOV06	98	1	MF1010	D I	1			i l	i	1		- i - i		i i	- i
MF1010A	PA to P6 - Parapet Insitu Concrete PA/R to P3/R	48	05AUG06A	23NOV06	98	1	201100-002-002	F1010A				1	i		1				
MF1012	PA to P6 - Parapet Panels P3/R to P7/R	48	03JUL06A	27NOV06	90	5			012	1 1		1	1		1	1		1 1	j. j
MF1012	PA to P6 - Parapet Failes F3/R to P7/R PA to P6 - Parapet Insitu Concrete P3/R to P7/R	40	10AUG06A	30NOV06	60	10		1	MF1012A	1 1		1	1		1				1
MF1012A	PA to P6 - Insitu Slab to Under Median Barrier	32	02SEP06A	01DEC06	65	11			MF1015				1	1					
MF1015	PA to P6 - Median Barrier (incl earthing)	45	20NOV06	12JAN07	0	45								MF1017					
MF1017	PA to P6 - Sign Gantry DS2 at P5/R-B4	46	08DEC06	01FEB07	0	45											MF1020		
MF1020	PA to P6 - Provision for E & M and TCSS	22	13JAN07	07FEB07	0	22						1			1			1030	
			100/1107	011 1.001	v	22			-			1	-					1	
-	PA to P6 - Deck Drainage	20	08APR06A	06 (4 107	20	40		-			_	i -	MF10	40	1	9			
MF1040 MF1050	PA to P6 - Deck Drainage PA to P6 - Top Rail to Parapets	60 24	13DEC06	06JAN07 11JAN07	30 0	40 24		1		1			10	40 MF1050		1			
MF1050	PA to P6 - Top Rail to Parapets	24	13DEC06	11JAN07	0	24		1				- E- B	1	MF 1050		- G			
Start Date Finish Date Data Date			23SEP03 13SEP08 20NOV06	P3 File : LU3	18		ighways Depar		Contract No Chi Kok Via			Sheet 3	of 14		A				
							3 Mont	th Rolli	ng Program vember 200	ime				र	39		fraestrue		
	© Primavera Systems, Inc.																		

A	A still des	Order	Franks	Freihe						2006								2007				_
Activity ID	Activity Description	Orig. Durn.		Early Finish	% Compl	Rem		NOV			DE			1		JAN			-	FEB		
MF1055	PA to P6 - Install Movement Joint at PA/L	6	08JAN07	13JAN07	0	6	13	20	27	4		18	25	1		15 F1055	22	29	5	12	19	26
MF 1057	PA to P6 - Install Movement Joint at PA/R	6	08JAN07	13JAN07	0	6	1		i –		i	i -	Ì			F1057	i i		1		- î	i.
MF1090	P6 - Landscaping - Planting On Viaduct	25	01DEC06*	30DEC06	0	25					-	-		MF1090			1					
MF1100	P6 - Landscape Establishment Works on Viaduct	301	02JAN07	31DEC07	0	301	-		1		1	1	1				i -					<u> </u>
And and a second second second	iers & Encl' (Sec.15 Excision)	001	OLOT IN CO.	OIDE OUT		001			10		+	1	1	-	-	1	1		1	1	4	-
MN1000	Viaduct - 3m Absorptive Barriers N/B Ch.407-670	75	13DEC06	15MAR07	0	75			1	10				-								
MN7000	Viaduct - 3m Ref. Barriers N/B Ch.S1280-L938	75	29JAN07	30APR07	0	75					-	-					-					_
	Noise Barriers & Enclosures	10	20010101	Cortintor		1.0	-	-	-		-	-			-		-	-				-
MN8040	Viaduct - 5m Reflective Barrier N/B Ch.407 - 642	75	08FEB07	11MAY07	0	75			1		1	1	1		1		1		- i -	<u> </u>		<u> </u>
		15	00FEB07	TIMATO	0	15	-	-	1		-		-	-			-		-			
	Slip Road A								1		1		i		i .		i i				1	1
and the second s	ture Finishing Works Required for TCSS		1				-	-	1				1				1					
AF1010	Slip Rd.A to P7 -Parapet Panels East Face	60	06JAN06A	20NOV06	99	1		AF1010	L.	1	1	i	i		1	i i	1	1	1		i i	1
AF1010A	Slip Rd.A to P7 -Parapet Insitu Concrete E. Face	60	20JAN06A	23NOV06	90	3		AF1	010A	1	1	1	1		1	8	1	3				1
AF1020	Slip Rd.A to P7- Parapet Panels West Face	60	17JAN06A	20NOV06	99	1		AF1020	1	L.	1	1	1		1		1	1	1	1	1	1
AF1020A	Slip Rd.A to P7-Parapet Insitu Concrete W. Face	60	20FEB06A	23NOV06	90	3		AF1	020A		- St.		1									
AF1030	Slip Rd. A - Provision for E & M and TCSS	24	24NOV06	21DEC06	0	24		- 8					1030	_				1	-			
AF1035	Slip Rd. B - Sign Gantry DS13 at Roundabout	12	08DEC06	21DEC06	0	12			1			AF	1035		1		1	1	_		-	-
Remaining	Superstructure Finishing Works						-															
AF1040	Slip Rd. A - Deck Drainage	60	08APR06A	09DEC06	70	18	-				AF1040	1	1		1		1				i i	1
AF1050	Slip Rd. A - Top Rail to Parapets	12	02JAN07	15JAN07	0	12										AF1050			-			
AF1055	Slip Rd. A - Install Movement Joint at Abut. A	6	23JAN07	29JAN07	0	6			î			1	i		1			AF10	55			1
Noise Barri	iers & Encl' (Sec.15 Excision)								1		1		i		1		i i	3		1	1	1
AN1000	Slip Rd. A - Full Enclosure Ch. 1070 - Pier A2	48	26JUL06A	05DEC06	70	14			1 1	AN10	00	1	T		1 1	1	1	1	1	1	1	1
AN1010	Slip Rd. A - Full Enclosure Pier A2 - 1280	48	30SEP06A	13JAN07	40	28	1		1	1					A	N1010	1	3	1	1	4	1
Viaduct -	Slip Road B												1								1	ļ
	ture Finishing Works Required for TCSS						1 m						1			È.	1	8	1	1		8
BF1010	Slip Rd.B to P7 - Parapets Panels East Face	60	04MAY06A	21NOV06	98	2		BF1010	ł			1	-		ł – –	k.		3	1			
BF1010A	Slip Rd.B to P7 -Parapet Insitu Concrete E. Face	60	17MA Y06A	24NOV06	98	2		B	1010A		1	4	i		1		i i	3	1	1	- Y	f
BF1015	Slip Rd.B to P7 - Parapets Panels West Face	60	04MAY06A	21NOV06	-	2		BF1015														
BF1015A	Slip Rd.B to P7 -Parapet Insitu Concrete W. Face	60	12MAY06A	24NOV06	95	3	-	BF	1015A	i	i	i	i		i i	1	i i	- i - 1	1	1	i	i
BF1040	Slip Rd. B - Provision for E & M and TCSS	12	18SEP06A	05DEC06	80	3			1	BF10	40	1	î.		1	Â.	1	<u>i</u>				i.
and the second second	Superstructure Finishing Works	1.1.55			0.7/8		-		1	1	1	1			1	1	1					- 1
BF1050	Slip Rd. B - Deck Drainage	60	20NOV06	30JAN07	0	60	-	-	-		-						-	BF1	1050		1	1
BF1060	Slip Rd. B - Top Rail to Parapets	12	02JAN07	15JAN07	0	12	t .									BF1060					1	1
BF1065	Slip Rd. B - Install Movement Joint at Abut. B	6	24JAN07	30JAN07	0	6	1				1	1	1		1			BF1	1065		- 1	
A CONTRACTORY	Noise Barriers & Enclosures					1	-		1		1	1			1				832922) 1			1
BN1000	Slip Road B - Full Enclosure Ch.1038 - Pier B2	48	30SEP06A	11JAN07	10	44			-	1					BN10	00	i i			1	1	ì
BN1005	Slip Road B - Full Enclosure Pier B2 - Ch. 1258	48	30SEP06A	08FEB07	5	46					_						_	_	_	BN1005		
BN1010	Slip Road B - Semi Enclosures Ch. 1258 - 1318	48	20DEC06	15FEB07	0	48			i I	1											N1010	i i
		10	LODEOUG	TOTEDOT		40		-	1		-	-	1		1	1	1					
	Works - Lai Po Road								£	1.	1	1	1		1	0	1		1	1	1	- J.
	Traffic Management Schemes	1	1		1	1		MITTO DE D					1									
WT3350	5th. TTMS Lai Po Rd (forN/B&S/B) -Implementation	78*	18AUG06A	20NOV06	0	1"		WT3350	1				1				1					1
WT3420	6th. TTMS Lai Po Rd (for S/B C/W) -Roadwk Advice	6	20NOV06	25NOV06	0	6	-		WT3420	hurra can	1		i				1					1
WT3430	6th. TTMS Lai Po Rd (for S/B C/W) - Site Prepare	6	27NOV06	02DEC06	0	6	-	WT3450		WT3430		1		1	1			3				
WT3450	Divert N/B Traffic to Divs'n No.4 (for S/B C/W)	1	20NOV06	20NOV06	0	1	-	W13450	1		1	1	1				1		1		÷	
WT3460	6th. TTMS Lai Po Rd (forS/B C/W) -Implementation	43*	20NOV06	10JAN07	0	43*	-		wT3520		1				WT346		-				_	
WT3520	7th. TTMS Lai Po Rd (for S/B C/W) -Roadwk Advice	6	20NOV06	25NOV06	0	6	-		13520	WT3530	1		i	1	i i		1	- i - L			1	i
WT3530	7th. TTMS Lai Po Rd (for S/B C/W) - Site Prepare	6	27NOV06	02DEC06	0	6	-			W 13530	1	1	1	1			1	8 L			1	
WT3540	Divert S/B Traffic to Divs'n No.5 (for LPR P/H)	1	10JAN07	10JAN07	0	1	-		1	E	1	1	1	1	WT354	v	1	1			Tarta	1
WT3550	7th. TTMS Lai Po Rd (forS/B C/W) -Implementation	32*	10JAN07	15FEB07	0	32*	-	-	1		DATTOCOO		1			0	. E.	28		N N	VT3550	1
WT3600	8th. TTMS Lai Po Rd (for S/B C/W)-Prepare Review	18	20NOV06	18NOV06	0	0	-				WT3600	DATTOOLO	1					1			_	
WT3610	8th. TTMS Lai Po Rd (for S/B C/W) - CRE Endors't	6	12DEC06	18DEC06	0	6			î	1	1 -	WT3610	1	1	1		1	5	1	1		1
itart Date			23.9ED02	P3 File : LU	20				_	-			CL	110111								
inish Date			13SEP08	F3 File : LU	30		Highur	we Donat	mont	ontract No	HV/2002/	11	Snee	et 4 of 14		-						
Data Date			20NOV06				ngnwa			Contract No hi Kok Viad						11	-		:-	-		
										g Program						17	a	CC	10	na		
										ember 200							-			icturas		

Activity	Activity	Orig.	Early	Early	%	Rem					2006								2007					
ID	Description	Durn.	Start		Compl		10	NOV		1.		DEC)				JAN		-			FEB		
WT3620	8th. TTMS Lai Po Rd (for S/B C/W) -Roadwk Advice	6	19DEC06	26DEC06	0	6	13	20	27	1	4	11	18	25	1	8	15	22	29	5		12	19	26
WT3630	8th. TTMS Lai Po Rd (for S/B C/W) - Site Prepare	6	27DEC06	03JAN07	0	6			i i			1	1		WT36	30	1	i -	i	1		1	Ť.	i.
WT3640	Divert S/B Traffic to Divs'n No.6 (for N/B C/W)	1	15FEB07	15FEB07	0	1									1	1		Ě.	8			WT	3640	
WT3650	8th. TTMS Lai Po Rd (forS/B C/W) -Implementation	108*	15FEB07	27JUN07	0	108*	-		î –	i		j	i	î.		î.	i.	î.	i I	1				_
WT5100	Transfer Viaduct Access to Slip Rd B	1	24JAN07	24JAN07	0	1			+		<u> </u>	1	1	1		+	1	WT51	00			-	1	
WT6010	Open New Lai Po Rd. South Bound	1	14FEB07	14FEB07	0	1	-		1		6	1	1	1		1	1			1		WT60	10	1
and the second se		1	14FEB07	14FEDU/	0			-	1			1	-	1		1	1		-				1	
-	Wall LCK-R1	10	454400004	4455007	45				1			1	1	1		1	1		1			WW1	010	
WW1010	Ret. Wall LCK-R1 - Bases	18	15AUG06A	14FEB07	45	5	-		1		-	1		1	-	i		-	-	_			010	
	Wall LCK-R2	1.223	1		1				1									1	8				1	
WW2030	Ret. Wall LCK-R2 - Insitu Concrete Parapets	24	11DEC06	09JAN07	0	24		-	1			_		<u> </u>	<u> </u>	WW203	0	1				-	-	1
photosic second second second second second second	Wall LCK-R3	÷							1			1	-	1		÷		1	8				1	1
WW3000	Ret. Wall LCK-R3 - Bases	18	04SEP06A	30NOV06	30	10			T.	WW30	000	1	1	1		1		1	8 I.	1		1	1	1
WW3010	Ret. Wall LCK-R3 - Walls	24	140CT06A	14DEC06	10	18						wwa	3010	1		<u> </u>	- {	1	3 - L					
Lai Po Roa	d (D3) Roadworks - Stage 1								i		Summer	1	1	i		i	Ĩ.	1				-	1	1
WR1250	Lai Po Rd N/B Ch. 1+250 - 1+360- Utilities	12	20NOV06	02DEC06	0	12			-	W	R1250	() () () () () () () () () () () () () (1		1	1		9				1	
Lai Po Roa	d (D3) Roadworks - Stage 3								1			1	1	1		1		1	1				1	1
WE1040	Lai Po Rd S/B - Temp. Ramp at Slip Rd B NOT USED	0	20NOV06	18NOV06	0	0		WE1040	Î.			1	1	1		1 I	1	L.	8					1
WE2400	Lai Po Rd S/B Ch.1+140 - 1+300 Fill Embankment	18	20NOV06	09DEC06	0	18	1		-			WE2400	1	1		1	1	1				1	1	1
WA2400	Lai Po Rd S/B Ch.1+140 - 1+300 Drainage	18	27NOV06	16DEC06	0	18	1				-	W	A2400	1		1	1	1		1		1	4	1
WR2400	Lai Po Rd S/B Ch.1+140 - 1+300 - Formation	12	11DEC06	23DEC06	0	12	1				0		-	WR2400		1	1	1	1	1		ţ.	1	
WR2410	Lai Po Rd S/B Ch.1+140 - 1+300- Sub-base	12	18DEC06	02JAN07	0	12						1	_	-	WR241	0		1	8			1	1	
WR2420	Lai Po Rd S/B Ch.1+140 - 1+300- Kerbs	12	21DEC06	05JAN07	0	12									W	R2420		1						-
WR2430	Lai Po Rd S/B Ch.1+140 - 1+300 - Pavement	6	03JAN07	09JAN07	0	6			î.			1	1	i		WR243	0	1	8 1				8	
WE2000	Lai Po Rd S/B Ch.1+000 - 1+140 Fill Embankment	18	20NOV06	09DEC06	0	18	-					WE2000	1	1				ł.	3 1	-		<u>}</u>	1	
WA2200	Lai Po Road S/B Ch.1+000 - 1+140 - Drainage	24	04DEC06	02JAN07	0	24	-		1			1	4	-	WA220	Di	1	1	3 1	1		1	4	1
WR2100	Lai Po Rd S/B Ch.1+000 - 1+140 - Drainage	24	18DEC06	16JAN07	0	24	-		h			1	-			* <u> </u>	WR2100	di la constante di la constant	3 1				1	÷.
WR2100	Lai Po Rd S/B Ch. 1+000 - 1+140 - Polination	24	26DEC06	23JAN07	0	24			1		· · · · · · · · · · · · · · · · · · ·	1	-		-		in the root	WR211	0			1	1	
WR2110	an a	24	03JAN07	30JAN07	-	24						(i i i i i i i i i i i i i i i i i i i				1	1	- main		R2120		8	1	
- market and a state of	Lai Po Rd S/B Ch.1+000 - 1+140- Kerbs				0	24	-		i –	I 1		1	i	i		1		1	1	120	WR2130	j –	Ť.	i
WR2130	Lai Po Rd S/B Ch.1+000 - 1+140 - Pavement	24	10JAN07	06FEB07	0	24		-	1-			1	1	1		1.1.1	-	1	-	-	1112 130			
particular system with a standard	d (D3) Roadworks - Stage 4	10		0701001000					WA3	200	1	1	1	1		1	1	1	1	1		1	1	1
WA3200	Lai Po Rd S/B Ch.1+300 - 1+360 - Drainage	12	040CT06A	27NOV06	35	7	-		WAS	200		1	1	1		1	1.	1	3			1	1	1
WR2300	Lai Po Rd S/B Ch.1+300 - 1+360 - Formation	6	28NOV06	04DEC06	0	6					WR2300		1	1		1	1	1	1	1			1	1
WR2310	Lai Po Rd S/B Ch.1+300 - 1+360 - Sub-base	6	05DEC06	11DEC06	0	6	1				-	WR2310	1	1			1	b.	8 I	1			1	Ť.
WR2320	Lai Po Rd S/B Ch.1+300 - 1+360 - Kerbs	6	12DEC06	18DEC06	0	6							WR2320	1		Į.			3 1				1	1
WR2330	Lai Po Rd S/B Ch.1+300 - 1+360 - Pavement	6	12DEC06	18DEC06	0	6	-		1			1	WR2330	1		1	1	i	1			-	-	
WR2140	Lai Po Rd S/B Ch.1+000 - 1+360- Crash Barriers	18	17JAN07	06FEB07	0	18							1	1			-	1	1		WR2140	I may subscreek	1	
WR2145	Lai Po Rd S/B Ch.1+000 - 1+360 -Street Lighting	12	31JAN07	13FEB07	0	12			1			1	1	1		1		i l	1	T		WR214	ST	i i
WR2150	Lai Po Rd S/B Ch.1+000 - 1+360 -Marking & Signs	6	07FEB07	13FEB07	0	6						1							1			WR215	0	1
WE 1005	Lai Po Rd N/B - Remove Temp Ramp to Slip Rd. A	6	25JAN07	31JAN07	0	6			i i		i)	i i	i	i i		i -	i			WE1005		i	i	i i
WE 1007	Lai Po Rd N/B -Remove Temp Road Over Slip Rd A	12	16FEB07	05MAR07	0	12			1					1		1		12				-		_
WE1010	Lai Po Rd N/B Ch.0+946 - 1+250 - Fill Embankment	30	15FEB07	24MAR07	0	30			1).	-		-				1				_		
High Mast	Lighting (NOT USED)					_			1				;	1		1	1	1	3			1	1	1
WR3000	H/M Lighting (3 No. Mast) - Found's (NOT USED)	24	20NOV06	16DEC06	0	24		-	1	1		, N	VR3000	1		1		1						
WR3010	H/MLighting (3 No. Mast) -Erect Masts (NOT USED)	12	18DEC06	02JAN07	0	12			1			1		F	- WR301	0		L.	3					
Lai Po Roa	d Fire Hydrant Pump House											1					1.1	1		3				
WH1000	Lai Po Rd. F/H Pump House - Plate Load Test	6	11JAN07	17JAN07	0	6	1		1			1	1	1			WH10	00	3 I				1	
WH1010	Lai Po Rd, F/H Pump House - Structure	24	18JAN07	14FEB07	0	24]					1	-	1			_	-	-	<u> </u>		WH10	010	
WH1020	Lai Po Rd. F/H Pump House - Waterproofing	12	15FEB07	03MAR07	0	12]					1	1	i		1		1		1		-		
WH1040	Lai Po Rd. F/H Pump House - Mechanical Works	24	15FEB07	17MAR07	0	24	1					1	1	1		1		1	8			_	-	
WH2000	Fire Main at Lai Po Road - at Grade Pipework	18	24JUN06A	01DEC06	40	11			-	WH	2000	1	i	i		i	1	i i	í				i	1
WH2010	Fire Main at Lai Po Road - Pipework up Pier P5/R	12	02DEC06	15DEC06	0	12			1			W	12010	1		1	1	1					1	
WH2020	Fire Main at Lai Po Road - Valves & Connections	24	16DEC06	15JAN07	0	24					1	1 =		-	-	-	WH2020	E.	1	1		1	1	1
h.								ar e																
Start Date Finish Date			23SEP03 13SEP08	P3 File : LU3	8								0	Shee	t 5 of 14		~	-						
Data Date			20NOV06				Highwa	ys Depart					1				1	1		•				
			9798 892 792 ABC 34					Route 8									11	21	~~	11	on	12		
								3 Month				e					(1	a						
								from	20 Nov	vemb	er 2006						-		Inf	fraes	struct	uras		
	© Primavera Systems, Inc.																							

		0.1				1000				2006							2007			
Activity	Activity Description	Orig. Durn.	Early Start	Early Finish	%	Rem		NOV		2000	DE				JAN	~~			FEB	
Landscape		Dum.	Start	rmsn	comp	Dum	• 13	20	27	4		18	25	1 8	15	22	29	5	12	19 26
WX1010	Landscaping - Dwarf Walls FW8, FW10 & FW13	54	21NOV06	24JAN07	0	54							-			wx	1010	i	1 1	i i
WX1010	Landscaping - Dwarf Walls FW4 & FW6	41	13DEC06	31JAN07	0	41	-					1	-	-			0.00 C	1011		
WX1012	Landscaping - Dwarf Walls FW12 & FW14	34	25JAN07	08MAR07	0	34	-		Î.	1.		1	1	1	1				_	_
WX1013	Landscaping - Dwarf Walls FW8, FW10 & FW13	34	01FEB07	15MAR07	0	34	-					1				1				_
A CONTRACTOR OF THE OWNER	Main Line - Piers P7 to P10			10110 10 10 1									-							
	ture Finishing Works Required for TCSS											1	1						1 1	
MF2000	P7 to P10 - Parapet Panels P7 to P8	22	30AUG06A	09DEC06	20	18				_	MF2000	1					8			
MF2000A	P7 to P10 - Parapet Insitu Concrete P7 to P8	74	02JUN06A	05FEB07	10	65									_		<u> </u>	MF2000	A	1
MF2002	P7 to P10 - Parapet Panels P8 to P10	36	02JUN06A	05DEC06	60	14			1	MF20	02	1	1			E.		1	1 1	
MF2002A	P7 to P10 - Parapet Insitu Concrete P8 to P10	36	14AUG06A	14DEC06	40	22						2002A	1	1	1	1			1 1	1
MF2005	P7 to P10 - Insitu Slab to Under Median Barrier	50	13DEC06	18JAN07	0	30									M	F2005				
MF2007	P7 to P10 - Median Barrier (incl earthing)	46	28DEC06	23FEB07	0	46	-										-			MF200
MF2010	P7 to P10 - Sign Gantry CAP4 at P8/L	46	06FEB07	04APR07	0	46			1		1	1	1			1			_	
MF2030	P7 to P10 - Provision for E & M and TCSS	36	17FEB07	04APR07	0	36	-				4								-	
Remaining	Superstructure Finishing Works		107.070530			1. 270	1	-	i t		1	1	i –	1	1	1				
MF2050	P7 to P10 - Top Rail to Parapets	18	06FEB07	01MAR07	0	18		1	1	1	1	1	1	l l	1	1	3		_	_
MF2090	P7 to P10 - Landscaping - Planting On Viaduct	25	06FEB07	09MAR07	0	25					1	1	1							
and the second second second	Noise Barriers & Enclosures	1. 1997	n and an an other			1.			1		-	1	1			1		-		
MN8000	Viaduct - Semi Enclosure N/B Ch.980 to 1181	60	16JAN07	29MAR07	0	60														
MN8020	Viaduct - 3m Reflective Barrier C/L Ch.845 - 980	60	01FEB07	16APR07	0	60			ł.			1	1			1	-	_		_
At Grade	Works - Lai Chi Kok Interchange								1				1			1			_	
	Traffic Management Schemes								î l	1		ST	î.	l î		1		1	1 1	î î l
MT1150	B.V. Rd - Divert Traffic to Fast & Slow Lanes	1	01FEB07	31JAN07	0	0	-		<u>8</u>							1	M	T1150		
MT1330	2nd. TTMS Butterfly Valley Rd - Prepare	9	17JAN07	26JAN07	0	9			1	1	1	1	1	1		-	MT1330	1	1 1	1
MT1340	2nd. TTMS Butterfly Valley Rd - Implementation	43*	01FEB07	26MAR07	0	43*	-				1	1				1		1	-	_
MT1400	3rd TTMS Butterfly Valley Rd -Prepare for Review	12	20NOV06	02DEC06	0	12	-	-		MT1400	1	1	1		1	1	그 []			
MT1400	3rd. TTMS Butterfly Valley Rd - CRE Endorsement	6	12DEC06	18DEC06	0	6	-				1	MT1410	1			1	8		1 1	1
MT1420	3rd. TTMS Butterfly Valley Rd - Roadworks Advice	6	19DEC06	26DEC06	0	6						-	MT1420	1		1			-	
MT2140	TTMS for Pier P8/L - Implementation	843*	23FEB04A	08DEC06	29	17*			-	_	MT2140	1		1 1		i i	1 1			i i i
MT3100	2nd. TTMS Kom Tsun Street - Prepare for Review	12	20NOV06	02DEC06	0	12	1			MT3100			1				- E - E			
MT3110	2nd. TTMS Kom Tsun Street - CRE Endorsement	6	12DEC06	18DEC06	0	6			î l			MT3110	Î.	l î	1	Ì.	ji 📄	1	i i	t t
MT3120	2nd. TTMS Kom Tsun Street - Roadworks Advice	6	19DEC06	26DE C06	0	6			1		1		MT3120		1	5	3	1		÷.
MT3130	2nd. TTMS Kom Tsun Street - Site Preparation	6	27DEC06	03JAN07	0	6					1			MT3130						
MT3140	2nd. TTMS Kom Tsun Street - Implementation	74*	04JAN07	04APR07	0	74*			<u> </u>		3	1	1			-				_
MT3200	3rd. TTMS Kom Tsun Street - Prepare for Review	12	20NOV06	02DEC06	0	12	1			MT3200						1				
MT3210	3rd. TTMS Kom Tsun Street - CRE Endorsement	6	12DEC06	18DEC06	0	6			i I			MT3210	1	l i		i i	1	i i	1 1	i i
MT3220	3rd. TTMS Kom Tsun Street - Roadworks Advice	6	19DEC06	26DEC06	0	6							MT3220							
MT3230	3rd. TTMS Kom Tsun Street - Site Preparation	28	27DEC06	29JAN07	0	28			1		1	1			-	-	MT323	0		
Drainage W	Vorks											1	1			1	3			8
SA5100	Butterfly Valley Rd Stage2 - Stormwater Drainage	36	21SEP06A	27NOV06	80	7			SA5100			1	1					2		1 8 1
SA5300	Butterfly Valley Rd Stage4 - Stormwater Drainage	12	21SEP06A	24NOV06	60	5		S	A5300			-	1	-			-	_	_	
Utilities & I	Roadworks										1						8			(
SR2000	Castle Peak Road - Roadworks Reinstatement	17	20NOV06	08DEC06	0	17					SR2000	i	i	l í			6		1 1	1
SR5000	Butterfly V. Rd (LCKI) Stage1-Excav. & Formation	36	19SEP06A	09DEC06	50	18			1	1	SR5000	1	1			1	3	1	1 1	
SR5010	Butterfly V. Rd (LCKI) Stage 1 - Sub-base	36	20NOV06	02JAN07	0	36					1			SR5010	1	1		1	1 1	11
SR5020	Butterfly V. Rd (LCKI) Stage 1 - Kerbs	24	18DEC06	16JAN07	0	24	-	1						-	SR502	201				
SR5030	Butterfly V. Rd (LCKI) Stage 1 - Pavement	9	17JAN07	26JAN07	0	9					4	1	1				SR5030			
SR5040	Butterfly V. Rd (LCKI) Stage 1 - Street Lighting	4	27JAN07	31JAN07	0	4	-			1	4	1	1	1			SR	1993 A.	1	
SR5060	Butterfly V. Rd (LCKI) Stage 1 - Road Marking	4	27JAN07	31JAN07	0	4	-				1		1				SR	5060		
SR5200	Butterfly V. Rd (LCKI) Stage2-Excav. & Formation	18	01FEB07	24FEB07	0	18	-	1	i I		i	1	i	i i		1		1		SR52
SR5210	Butterfly V. Rd (LCKI) Stage 2 - Sub-base	18	08FEB07	03MAR07	0	18	-	1	ł.		1	1	1			1	3			
SR5220	Butterfly V. Rd (LCKI) Stage 2 - Kerbs	18	15FEB07	10MAR07	0	18			1		1	1	1				1			
Start Date Finish Date			23SEP03 13SEP08	P3 File : LU3	8			9-020-0-0-0		nages and a			Shee	t 6 of 14	-	~				
Data Date			20NOV06				Highway				. HY/2003/0)1			1			•		
										Kok Viad Program						a	CC	ior	าล	/
										mber 2006					-	1				
	© Primavera Systems, Inc.							nom									intr	aestruc	turas	1
	· · · · · · · · · · · · · · · · · · ·													1.						

Antholes	A salisites	Orin	Freder	Faster	8/	Dem				2006								2007	,				
Activity	Activity Description	Orig. Durn.	Early Start	Early Finish	% Compl	Rem	NOV	07	1	50000	DEC		0.5			JAN	00			-	FEB	40	
SR5300	Butterfly V. Rd (LCKI) Stage4-Excav. & Formation	18	20NOV06	09DEC06	0	18	13 20	27	-	4 s	11 SR5300	18	25	1	8	15	22	29	1	5	12	19	26
SR5310	Butterfly V. Rd (LCKI) Stage 4 - Sub-base	18	28NOV06	18DEC06	0	18					_	SR5310	i		i i	1	i .	- i -			i	î.	- i
SR5320	Butterfly V. Rd (LCKI) Stage 4 - Kerbs	18	05DEC06	26DEC06	0	18					-		SR5320		1		1	1					
SR5330	Butterfly V. Rd (LCKI) Stage 4 - Pavement	6	27DEC06	03JAN07	0	6		- î	i					SR53	130	1	î.	1		i.	i	1	i I
SR5340	Butterfly V. Rd (LCKI) Stage 4 - Pavenient	4	04JAN07	08JAN07	0	4		1			1	1			SR5340		1	1				1	1
SR5350	Butterfly V. Rd (LCKI) Stage 4 - Sheet Lighting Butterfly V. Rd (LCKI) Stage 4 - Road Marking	4	04JAN07	08JAN07	0	4		-			1	1	1		SR5350	-	1	-		-		-	\rightarrow
SR3200		4	and the second se		1153	18		1					1	SR320			1	3				1	
	Kom Tsun Street Bus Stn Excavate & Formation		11DEC06	02JAN07	0			1						SINGEO	SR3210								1.1
SR3210	Kom Tsun Street bus Stn Sub-base	18	18DEC06	09JAN07	0	18									JSK321	0	lenaa	20					
SR3220	Kom Tsun Street Bus Stn Kerbs	24	26DEC06	23JAN07	0	24									1	1	SR32	20					1
SR3230	Kom Tsun Street Bus Stn Concrete Pavement	75	03JAN07	04APR07	0	75					-		<u>i</u>	_		-		-		-	_		
SR3000	Kom Tsun Street L/H C/Way - Excavate & Formation	12	04JAN07	17JAN07	0	12		1				1	1		1	SR30	00						1
SR3010	Kom Tsun Street L/H C/Way - Sub-base	12	18JAN07	31JAN07	0	12					1	1	1		1				SR3010)		_	1
SR3020	Kom Tsun Street L/H C/Way - Kerbs	18	01FEB07	24FEB07	0	18		1			-	!			1					1			SR30
Viaduct -	Main Line - Piers P11 to P15							i i			1	1	1		1		1	1					
Superstruc	ture Finishing Works Required for TCSS							1			1	1	1		1			- 6	1				
MF3000	P11 to P16 - Parapet Panels P10 to P12	30	06JUN06A	23NOV06	85	4	MI MI	F3000	1			1	i		1		1					1	- i I
MF3000A	P11 to P16 - Parapet Insitu Concrete P10 to P12	30	08AUG06A	02DEC06	60	12			M	F3000A	1	1	1		1								
MF3005	P11 to P16 - Parapet Panels P12 to P14	24	25MAY06A	21NOV06	99	2	MF30	05	1		1	i	i		1	1	1			1	1	1	1 I
MF3005A	P11 to P16 - Parapet Pares P12 to P14 P11 to P16 - Parapet Insitu Concrete P12 to P14	32	04SEP06A	28NOV06	75	8		1	F3005A		1		1			1						1	ł.
MF3005A	P11 to P16 - Parapet Panels P14 to P16	24	30MAY06A	25NOV06	75	6		MF3010			1	1	1		Î.		E.	1		1	1	1	1
and the second second second second			and the second se			1.11			in marine	14	1	-	1	-	1	-	1			1		-	
MF3010A	P11 to P16 - Parapet Insitu Concrete P14 to P16	33	25SEP06A	29NOV06	80	7			MF3010	(n	MEDDAE	1	1		1	1°	1	1		t	t -	1	t
MF3015	P11 to P15 - Insitu Slab to Under Median Barrier	72	02AUG06A	12DEC06	70	20					MF3015	-	-		-	1	1	3		1	1	1	1
MF3017	P11 to P15 - Median Barrier (incl earthing)	54	110CT06A	06JAN07	5	40							-		MF3017	1	1	1		t	1	1	- t - I
MF3020	P11 to P16 - Provision for E & M and TCSS	24	08AUG06A	02DEC06	50	12		1.	Mf	F3020	1	1	1		1		12						1
Remaining	Superstructure Finishing Works					_						1	1	2000	1	1	1			l			1.1
MF3050	P11 to P16 - Top Rail to Parapets	18	08DEC06	29DEC06	0	18							MF	-3050	-			1					- 8 -
MF3055	P11 to P16 - Install Movement Joint at P12	12	08JAN07	20JAN07	0	12		- 0	1 1		1	1	1				MF3055	1		1	1	1	- L
MF3058	P11 to P16 - Waterproofing of Deck	10	24JAN07	03FEB07	0	10		1			1 1	į	1		1			-	M	F3058			- ÷ -
MF3060	P11 to P16 - Flexible Pavement	9	09FEB07	22FEB07	0	9		1				-											F3060
MF3090	P11 to P16 - Landscaping - Planting On Viaduct	25	13FEB07	16MAR07	0	25	10 C	i.					1		i i			- 8					
Remaining	Noise Barriers & Enclosures					l		-					1	-	1		1				-		
MN8030	Viaduct - 3m Reflective Barrier S/B Ch.1181-1302	75	10JAN07	11APR07	0	75			1		1	1	1					_		_			<u>سند – ا</u>
MN8070	Viaduct - 5m Reflective Barrier N/B Ch.1181-1302	75	10JAN07	11APR07	0	75		1			1	1	1										
A REAL PROPERTY AND A REAL PROPERTY AND A	Concerning the second by the second second second second	15	10071101	11/4/1307	0	15		1 -	-		1	1	1		1	1	+			1			
	Works - Wai Man Tsuen																	- 6					- 8 I
and the rest of th	Channel at Wai Man Tsuen						· · · · · · · · · · · · · · · · · · ·	i.	1 i		i i	i	i		i		i -	- ii		i i	1	î	- i -
VC3000	Channel - Modifications to Channel Floor -VO 299	12	30NOV05A	23NOV06	95	4		3000					1		1		-	-				-	
Earthworks	s & Slope Works							i	1		1	in the second second	i		i	1	1	1			1	i i	11
VE1060	Slope CCR-S5 - Slope Drainage & Finishes	24	20NOV06	16DEC06	0	24		1			N N	E1060	1				1	3	3	1			1
VE1070	Slope CCR-S5 - Landscaping & Hydroseeding	12	11DEC06	23DEC06	0	12		1				, , ,	/E1070			1					1	1	
Earthworks	s & Slope Works - 11NW-A/C678 & CR679							1	1		1	1	1		1	1	1	- 3	1	1	1	1	1
VE2025	Slope 11NW-A/C678 & CR679 - Platform for S.Nails	3	18DEC06	20DEC06	0	3						VE202	5									1	1
VE2027	Slope 11NW-A/C678 & CR679 - Test Soil Nail	6	21DEC06	28DEC06	0	6		1				-	VE20	027							1		1
VE2030	Slope 11NW-A/C678 & CR679 - Soit Nails	18	29DEC06	19JAN07	0	18		1			1				-	V	E2030						
VE2000	Slope 11NW-A/C678 & CR679 - Remove Temp Platform	6	20JAN07	26JAN07	0	6		1				1	1		1	-	1000	VE2000					1
VE2020	Slope 11NW-A/C678 & CR679 - Trim Original Slope	6	27JAN07	02FEB07	0	6							1		1		1		VE	2020			1
VE2050	Slope 11NW-A/C678 & CR679 -Landscape & Hydroseed	6	03FEB07	09FEB07	0	6		1			1	1	1		1	1	1	1			VE2050	1	
The second se	(http://www.commune.com/commune.com/commune.com/commune.com/commune.com/commune.com/commune.com/com/com/com/com	0	001 2001	VOI EDVI		0		-			1	-	1	-	+	1	1				1	-	
VA1000		24	01FEB07	03MAR07		24		1			1	1	1		1		E.	1		_	_	-	1
	Butterfly Valley Rd Stage3 - Stormwater Draiange	24	UIFEBU/	USWARU/	0	24		-	-		1			+	-	-	-		-				
president and a state of the second s	Roadworks				1	1.000		1			1				1			1				1	1
VR3000	Drainage Maintenance Access Rd Formation	24	18DEC06	16JAN07	0	24					1				1	VR3000	1				1		
VR3010	Drainage Maintenance Access Rd Sub-base	24	26DEC06	23JAN07	0	24		i i			1	i					VR30	22.01				1	1
VR3020	Drainage Maintenance Access Rd Kerbs	24	03JAN07	30JAN07	0	24					1		1		1			-	VR3020		1		1
VR3030	Drainage Maintenance Access Rd Pavement	48	03JAN07	02MAR07	0	48		ĺ.			1		1										
Start Date			23SEP03	P3 File : LU3	38								Shee	t 7 of 14		-							-
Finish Date Data Date			13SEP08 20NOV06				Highways Depar	tment	Contr	ract No. H	HY/2003/0	1				11			-				
							Route 8	3 - Lai (Chi Ko	ok Viaduo	ct					11	2	-	-14	nr	22		
										ogramme	e					()	a				าล		
							from	20 No	vemb	er 2006						~	100000				turas		
	© Primavera Systems, Inc.																						

Activity	Activity	Orig.	Forly	Early	%	Rem					2006								2007	,			
ID	Description	Durn.	Early Start	Early Finish	1.221		40	NOV	07	1		DEG		05		0	JAN	20		3		FEB	40
VR3040	Drainage Maintenance Access Rd Street Lights	12	14FEB07	02MAR07	0	12	13	20	27	1	4	11	18	25	1	8	15	22	29	1	5	12	19
I and the second second	suen Fire Hydrant Pump House								†			1	i	i		i	1	i –	1				
VH1010	Wai Man Tsuen F/H Pump House - Structure	48	06SEP06A	16DEC06	50	24			1				H1010	1		1		E.	8		1		1
VH1020	Wai Man Tsuen F/H Pump House - Waterproofing	12	18DEC06	02JAN07	0	12									VH1020	1						1	1
VH1030	Wai Man Tsuen F/H Pump House - Building Works	24	03JAN07	30JAN07	0	24	1										-	<u> </u>	-	VH1030			
VH1035	Wai Man Tsuen F/H P/H - Provide for E & M Contr'	0		16JAN07	0	0					2		-	1		1	♦ VH1035	5	1		1		1
VH1040	Wai Man Tsuen F/H Pump House - Mechanical Works	24	18DEC06	16JAN07	0	24											VH1040	1	1				1
VH1050	Wai Man Tsuen F/H Pump House - Electrical Work	24	29DEC06	26JAN07	0	24			1						-	-		V	H1050	5			-
VH1060	Wai Man Tsuen F/H Pump House - FS Installation	24	11DEC06	09JAN07	0	24			1	1	6		-			VH1060	19 F		1		1		1
VH1070	Wai Man Tsuen F/H Pump House - Plumb & Drains	24	10JAN07	06FEB07	0	24	1		1			1		1				-	-	-	VH107	0	
VH2000	Fire Main - Pipework Along Maintenance Road	18	18DEC06	09JAN07	0	18	1		1			1	_	-	-	VH2000	1	E.	1		1		1
VH2005	Fire Main - Pipework to Piers P10/R & P14	18	18DEC06	09JAN07	0	18	1								-	VH2005			1				
VH2010	Fire Main - Valves & Connections	18	10JAN07	30JAN07	0	18							1	1						VH2010			
Landscape	Works								1				1	1		1		1	1				
VX1000	Landscaping - Earthworks & Formation	24	31JAN07	02MAR07	0	24			1			4	1	1		1			1	-			
VX1040	Landscaping - Soiling & Planting	24	31JAN07	02MAR07	0	24			1			1	1	1		ì		1	1	-	-	-	
And the second se	Main Line - Piers P16 to P18								1			1	-	1		1		1	1		1		
	ture Finishing Works Required for TCSS								Î.	i		1	1	i.		1	1	Í.	1			i.	1
MF4000	P16 to P19 - Parapet Panels at P16 - P18	6	090CT06A	20NOV06	98	1		MF4000	1			1		1		1		1					
MF4000A	P16 to P19 -Parapet Insitu Concrete at P16 - P18	8	11NOV06A	23NOV06	5	4	-	- Anna anna anna anna anna anna anna ann	A0004		1	1	1	1		1	1	6	1		1	1	1
MF4005	P16 to P18 - Insitu Slab to Under Median Barrier	26	07NOV06A	12DEC06	5	20				-	_	MF4005		i		1			1				
MF4007	P16 to P18 - Median Barrier (incl earthing)	24	29NOV06	27DEC06	0	24								MF40	7	1		1	8				1
MF4010	P16 to P19 - Sign Gantry DS1 at P18/R	53	08DEC06	09FEB07	0	53	1		1		-			-	-	1		-	-			F4010	1
MF4020	P16 to P19 - Provision for E & M and TCSS	46	16DEC06	09FEB07	0	46	-		1													F4020	_
	Superstructure Finishing Works	40	TODEOUU	OUL LOUI		40		-	†—	1		1	-	1		1			1	-			<u> </u>
MF4040	P16 to P18 - Deck Drainage	48	28DEC06	26FEB07	0	48							1		-	1	-		-	-	i	-	
MF4050	P16 to P18 - Top Rail to Parapets	12	24NOV06	07DEC06	0	12	-		<u> </u>		MF4	4050	i	1	1.00	T	1	1	1		1	1	1
MF4055	P16 to P18 - Install Movement Joints at P16/L&R	12	28DEC06	11JAN07	0	12	-		1			1	1	1	-	MF4	1055	1	3		1	1	1
MF4058	P16 to P18 - Waterproofing of Deck	10	12JAN07	23JAN07	0	10	-		1		l(1	1					MF405	8		1	1	I
MF4060	P16 to P18 - Flexible Pavement	9	29JAN07	07FEB07	0	9	-							1		1			_	_	MF4	60	
MF4000	P16 to P18 - Viaduct Road Lighting	18	08FEB07	03MAR07	0	18	-					-	-	-		-	-						
MF4080	P16 to P18 - Road Marking & Traffic Signage	12	08FEB07	24FEB07	0	12	-					4	1	1		£	1	1	8			1	
	And the second	16	001 2001	241 6.001	U	12			1			1	1	1		1	1	1	1	-		-	
	Main Line - Piers 19 to Abutment M								i i	1		i	i	1		i i		i i	i -		1	1	î
Substructu	12		050.07004	0.01100.000	05			MS5177				4	1	1		1		8	8		1		1
MS5177	P21 - Slope Reinstatement	24	250CT06A	21NOV06	95	2		M55177	MS5225			1	1	1		1	1.	1	1		1	1	I
MS5225	Abutment M - Slope Reinstatement	24	310CT06A	25NOV06	75	6			100220			1		-			1	-	-		-	<u>.</u>	
	ture Finishing Works Required for TCSS		050.07004	001101100				MF50	00.0				1								1		Į.
MF5000A	P19 to Abut M -Parapet Insitu Conc P18 - Abut M	20	250CT06A	22NOV06	90	2		IMP 50	UQA	1	ME	CODE	1	i i				i i	1		1		
MF5005	P19 to Abut M - Insitu Slab Under Median Barrier	20	07NOV06A	07DEC06	15	16			1.		INT :	5005	MF5007	, !		1		1	÷.				1
MF5007	P19 to Abut M - Median Barrier (incl earthing)	18	29NOV06	19DEC06	0	18	-			1			WF SUU	-		1					MF501	0	i.
MF5010	P19 to Abut M - Sign Gantry FADS1at Abutment M	50	08DEC06	06FEB07	0	50	-					1			_	.1.	11	1.			MF502	21	
MF5020	P19 to Abut M - Provision for E & M and TCSS	46	13DEC06	06FEB07	0	46	-	-	i –	1		1	1	-		1	1	1	-				_i
Party does not be found on the second s	Superstructure Finishing Works		0005000	0705.000		10			1		_	1	1	MF50-		1		ł.	3			1	1
MF5040	P19 to Abut M - Deck Drainage	18	06DEC06	27DEC06	0	18	-		1		F5050		1	Mr 504	"	1		1				1	
MF5050	P19 to Abut M - Top Rail to Parapets	12	20NOV06	02DEC06	0	12	-		1	W	3030		-	5055		1	1		3				
MF5055	P19 to Abut M - Install Movement Joint at Abut M	4	18DEC06	21DEC06	0	4	-					1	invit-s	MF5058					1				
MF5058	P19 to Abut M - Waterproofing of Deck	4	21DEC06	26DEC06	0	4	-		1			1			WF5060	1	1	E.	3			1	
MF5060	P19 to Abut M - Flexible Pavement	4	27DEC06	30DEC06	0	4	-	-	-			-	_		MF5060	10	-	1	-			-	
MF5070 MF5080	P19 to Abut M - Viaduct Road Lighting P19 to Abut M - Road Marking & Traffic Signage	18	12DEC06	03JAN07	0	18	-		1				1	1	the second se	5080	i.	1	1				
MF 5060	In to to Abut with rough manning & Italiic Signage	4	02JAN07	05JAN07	0	4			1			1	1	1				1		_			
tart Date			23SEP03	P3 File : LU3	38									Shee	t 8 of 14								
≓inish Date Data Date	© Primavera Systems, Inc.		13SEP08 20NOV06				Highwa	Route 8 3 Month from 2	- Lai C Rollin	chi Ko ng Pr	ok Viadu	ict	1	Gibe			A	a			or		

			1000	-		- Contract					2006								200	7				
Activity	Activity	Orig.	Early Start	Early	%	Rem	NOV				2000	DEC					JAN					FEE		
	Description	Durn.	Start	Finish	Compl	Durn.	13 20	- F	27	4		11	18	25	1 ,8	1	5	22	29		5	12	19	20
	Main Line - Tunnel Approaches							i				1		1	1 1	i		1	1		1	1	Ť.	i i
MN6100	ers & Encl' (Sec.10 Excision)	60	23NOV06	0255007		60				- 1	_			-				i		- M	N6100			
MN6110	Semi Enclosure S/B Ch.2005 - 2200 - Frame Semi Enclosure S/B Ch.2005 - 2200 - Panels	60 68	20JAN07	02FEB07 13APR07	0	60 68											1 10			1.000	0100			-
		00	203/41407	TSAPR07	0	00		-	-		_							-	_			_	_	
MN8080	Noise Barriers & Enclosures At Grade - 7m Reflective Barrier S/B Ch1789-1989	75	09JAN07	10APR07	0	75	C							1									_	
MN8100	At Grade - 5.5m Reflective Barrier Ch1799-1997	75	09JAN07	10APR07	0	75		1						1		,		1.1			1	_		-
		10		10111101		1.0		- 1		-				1				1	-					
	Vorks - Butterfly Valley							ĺ.				1 B		Ì	i i	1		i.	1		1	1	- t	1
QE2000	& Slope Works - 11NW-A/FR54 & F55 Slope 11NW-A/FR54 & FR55 - Remove Temp. Platform	18	20NOV06	09DEC06	0	18				- 1		E2000		1									1	
QE2000	Slope 11NW-A/FR54 & FR55 - Retaining Wall -Bases	36	11DEC06	23JAN07	0	36												QE	2002					
QE2002	Slope 11NW-A/FR54 & FR55 - Retaining Wall -Bases	48	10JAN07	09MAR07	0	48						1		1				1 Call		_				
QE2010	Slope 11NW-A/FR54 & FR55 - Install Temp Works	48	18DEC06	13FEB07	0	48									-							QE	2010	-
QE2020	Slope 11NW-A/FR54 & FR55 - Excavate & Rockfill	36	14FEB07	30MAR07	0	36		i								1			1	1	1	-	_	
Landscape						1		- 1						1				1		+	1			-
QX1020	Landscaping - Soiling & Planting on Slope CCR-S6	75	20NOV06*	16FEB07	0	75		_							-			_			_		QX1020	, I
QX1100	Landscape Establishment Works	301	17FEB07	20FEB08	0	301	1							1									-	
	Slip Road C		J)		4							8		1				1		-		-		-
	ture Finishing Works Required for TCSS							÷						1	1	1		i i			1		1	1
CF1010	Slip Rd. C - Parapet Panels C2 to C4	6	12SEP06A	20NOV06	99	1	CF10	10						1							1			
CF1010A	Slip Rd. C - Parapet Insitu Concrete C2 to C4	12	040CT06A	27NOV06	98	1		_	CF10	10A		6		î.	l î	i		- i	1		1	1	- î	÷.
CF1015	Slip Rd. C - Parapet Panels C4 to C6	9	050CT06A	20NOV06	98	1	CF10	15				1 3		1	1	1		1	- 3 -		1		1	
CF1015A	Slip Rd. C - Parapet Insitu Concrete C4 to C6	12	110CT06A	27NOV06	98	1			CF10	15A				1	1	1		1	1		1	1	1	1
CF1000	Slip Rd. C - Parapet Panels - Abut. C to C2	6	10SEP06A	21NOV06	90	2	CF	1000						1					- 1				- 1	
CF1000A	Slip Rd. C - Parapet Insitu Conc - Abut. C to C2	6	030CT06A	28NOV06	85	3		-	CF	000A				1		i.		1	- 3	-	3 1	-	-	i.
CF 1020	Slip Rd. C - Provision for E & M and TCSS	12	21NOV06	04DEC06	0	12	-	-	_	1	CF1020	8		1	l i	ì		1	- 6 -		1	1	- i-	ŕ
Remaining	Superstructure Finishing Works				1		1							1		1					1	-		2
CF1040	Slip Rd. C - Deck Drainage	50	20NOV06	18JAN07	0	50		-		-				-	-	-		1040	1		1	1	Ť	Ť.
CF1050	Slip Rd. C - Top Rail to Parapets	18	29NOV06	19DEC06	0	18		1		-	_		CF105			1							1	
CF1053	Slip Rd. C - Movement Joint at Abut. C	6	29NOV06	05DEC06	0	6		- !	-		CF1053			1		-			-				1	1
CF1055	Slip Rd. C - Movement Joint at C2	6	23JAN07	29JAN07	0	6								i	1	î.			C	F1055	1	1		1
CF1057	Slip Rd. C - Movement Joint at C6	6	27JAN07	02FEB07	0	6		-						ł						C	F1057		-	-
CF1058	Slip Rd. C - Waterproofing of Deck	6	03FEB07	09FEB07	0	6		i						i -	i i	Î		i	- ii -		7	CF1058	î	i.
CF1060	Slip Rd. C - Flexible Pavement	4	10FEB07	14FEB07	0	4		i i						i i	1 1	1			- 8		1		CF1060	
CF1070	Slip Rd. C - Viaduct Road Lighting	24	15FEB07	17MAR07	0	24		1						1	L 1	1		1	1		1			
CF1080	Slip Rd. C - Road Marking & Traffic Signage	18	15FEB07	10MAR07	0	18			_					1					_	_	-	_		
	Noise Barriers & Enclosures	1	1																_					-
CN1000	Slip Rd. C - 3m Absorptive Barriers Ch.665 - 730	52	05JAN07	09MAR07	0	52								1	-	- I		1	- 1		1		_	
Viaduct - S	Slip Road D							- 8						1									1	
Superstruc	ure Finishing Works Required for TCSS							í		i.		1 1		i i	l î	1		i.	1		i.	1	- i	- i.
DF1005	Slip Rd. D -Parapet Panels D4 to Abut D	42	26JUL06A	21NOV06	95	2	DF	1005						1		1		1				1	1	
DF1005A	Slip Rd. D -Parapet Insitu Concrete D4 to Abut D	42	15AUG06A	24NOV06	90	4		DF1	005A					1										
DF1007	Slip Rd. D -Parapet Panels D4 to D8	18	06SEP06A	21NOV06	88	2	DF	1007						1		1		1			1			1
DF1007A	Slip Rd. D -Parapet Insitu Concrete D4 to D8	16	09SEP06A	28NOV06	80	3				007A				1					- 3		3		1	1
DF1000	Slip Rd. D - Parapet Panels D10 to D8	24	090CT06A	27NOV06	70	7		_	DF10		DC40004			1	i			1	_	_				
DF1000A	Slip Rd. D - Parapet Insitu Concrete D10 to D8	24	160CT06A	04DEC06	65	8		1		- 1	DF1000A		DE	1009				1						
DF1009	Slip Rd. D - Sign Gantry ADS4 at D6	12	08DEC06	21DEC06	0	12		1			_	DF1010	DF	loba	1	1		1	1		1	1	1	1
DF1010	Slip Rd. D - Provision for E & M and TCSS	12	29NOV06	12DEC06	0	12			-			DITOTO		+	+ +						-		<u> </u>	<u> </u>
and the second se	Superstructure Finishing Works	- 24	040500004	00000.000	50	10			_	DE1	1040			1										
DF1040 DF1050	Slip Rd. D - Deck Drainage	24 18	01SEP06A	02DEC06	50	12		i		011	1040			-	· · ·	DF105	0	1	1				1	1
DF1050 DF1053	Slip Rd. D - Top Rail to Parapets Slip Rd, D - Movement Joint at Abut D,	6	20DEC06 31JAN07	11JAN07 06FEB07	0	18 6										01105					DF1	053		
DF 1000	signed. D - Movement John at Abut D.	0	313/41907	VOFEB07	U	0								:	1			-						
tart Date			23SEP03	P3 File : LU	38									Sheet	9 of 14		100	~						
inish Date ata Date			13SEP08 20NOV06				Highways Dep										5							
			1000 01/06/40/06								k Viaduo						1-	2	C	CÍ		na	i i	
											gramme	ne -					(-	u						
	© Primavera Systems, Inc.						Tro	лп 2 0	NOVE	empe	r 2006						-		l i	nfra	estru	cturas	£	
	w Fillingvold Systems, mu.																	-						

	Activity	Orig.	Early	Early	%	Rem				2006							2007			
Activity ID	Description	Durn.	Start	A CONTRACTOR OF THE OWNER	1.221		NOV	07			DE		OF		JAN		20	5	FEB	40 0
DF 1055	Slip Rd. D - Movement Joint at D6	6	03FEB07	09FEB07	0	6	13 20	27	1	•	11	18	25	1 1	8 15	22	29		12 DF1055	19 2
DF1057	Slip Rd. D - Movement Joint at D9	6	07FEB07	13FEB07	0	6		i i	- i	i i		i.	1	l i	i i	i i	- i -		DF1057	i i
	Noise Barriers & Enclosures					1.1.2		1				1	1			1				+ +
DN1000	Slip Rd. D - 3.5m Reflective Barrier Ch.805-881	36	28DEC06	08FEB07	0	36		1	0			1						in the second	N1000	1 1
DN1010	Slip Rd. D - 3m Reflective Barriers Ch.680 - 805	36	10JAN07	23FEB07	0	36											_		_	DN10
	Road Overpass					1							1	-						+ +
								1					1			1			1	1 1
LT2140	/ Traffic Management Schemes	145*	03JUL06A	22DEC06	0	29*		_		1		_	T2140				- 3		1	1
LT2240	TTMS LW Rd (for W/B Deck) - Implementation TTMS LW Rd (for E/B Deck) - Implementation	325*	24NOV05A	22DEC06	0	29*		i					T2240	1 1		1	- 6			1 1
LT3000	TTMS CC Rd (or W/B Deck) - Prepare for Review	12	20NOV06	02DEC06	0	12		1	LŤ	3000		1	1			1			1	1
LT3010	TTMS CC Rd (on W/B Deck) - CRE Endorsement	6	12DEC06	17DEC06	0	6		1		1		LT3010	1	1	1	1	1	1	1	1 1
LT3020	TTMS CC Rd (on W/B Deck) - CRE Endorsement TTMS CC Rd (on W/B Deck) - Roadworks Advice	6	18DEC06	23DEC06	0	6					10		LT3020			1				1 1
LT3030	TTMS CC Rd (on W/B Deck) - Noduwirks Advice	6	26DEC06	02JAN07	0	6		- 10-						LT3030		-	-	1	-	+ +
LT3050	TTMS CC Rd (on W/B Deck) - Implementation	72*	06JAN07	04APR07	0	72*		1								i	_	i i	_	i and
LT3100	TTMS CC Rd (on E/B Deck) - Prepare for Review	12	20NOV06	02DEC06	0	12			LT	3100		1	1			1				
LT3110	TTMS CC Rd (on E/B Deck) - CRE Endorsement	6	12DEC06	17DEC06	0	6		i				LT3110	1						1	1 1
LT3120	TTMS CC Rd (on E/B Deck) - Roadworks Advice	6	18DEC06	23DEC06	0	6							LT3120			1				
LT3130	TTMS CC Rd (on E/B Deck) - Site Preparation	6	26DEC06	02JAN07	0	6		1	1	1		1		LT3130		i	1			t t
LT3140	Divert 1No. Lane to New East Bound Bridge	1	22DEC06	22DEC06	0	1							T3140			1	1			1 1
LT3145	Divert 1No. Lane to New West Bound Bridge	1	01FEB07	01FEB07	0	1		1	1			1	1	1		1		LT3145	1	1 1
LT3150	TTMS CC Rd (on E/B Deck) - Implementation	50*	22DEC06	23FEB07	0	50*										_	_	100000	_	LT315
LT3200	TTMS CC Rd (on Both Decks) - Prepare for Review	12	11JAN07	24JAN07	0	12		1					1				T3200		1	
LT3210	TTMS CC Rd (on Both Decks) - CRE Endorsement	6	13FEB07	18FEB07	0	6						1	1							LT3210
LT3220	TTMS CC Rd (on Both Decks) - Roadworks Advice	6	19FEB07	24FEB07	0	6		1								1	- 3			LT3
LT3300	TTMS CC Rd (on Both Decks) - Prepare for Review	12	13FEB07	01MAR07	0	12		i i				1	i	1 1		i	- i -			
	nd - Insitu Deck				1			- î				1	1			1				
LD1056	Lai Wan O/pass W/B - Span St.3 - 1st. Pour	20	15SEP06A	24NOV06	70	5		LD1056	1	1		1	1	1	1	1	1	1	1	1 1
LD1058	Lai Wan O/pass W/B - Span St.3 - 2nd. Pour	12	25NOV06	08DEC06	0	12			-	LD1	058	8	1		1 () () () () () () () () () (- 3		1	1
LD1059	Lai Wan O/pass W/B - Span St.3 - Stressing	6	09DEC06	15DEC06	0	6				-		D1059								1 1
LD1060	Lai Wan Overpass W/B - Parapet Panels	9	03JAN07	12JAN07	0	9		1							LD1060		- 8			
LD1060A	Lai Wan Overpass W/B - Parapet Insitu Concrete	12	06JAN07	19JAN07	0	12		1				4	1			LD1060A				1 1
LD1065	Lai Wan Overpass W/B - Movement Joints at DA1&2	6	20JAN07	26JAN07	0	6						1	i				LD1065			1 1
LD1067	Lai Wan Overpass W/B - Flexible Pavement	4	27JAN07	31JAN07	0	4							1					LD1067		
LD1080	Lai Wan Overpass WB - Demolish Existing Flanges	24	02FEB07	05MAR07	0	24		i i	- i	i i		i	i	l i	i i	i.	- ii -		_	
LD1090	Lai Wan Overpass W/B - Construct New Flanges	36	16FEB07	03APR07	0	36		1	1	1		1	1		¥.	1	- 3	1		
East Bound	d - Insitu Deck					,							1							
LD2059	Lai Wan O/Pass E/B - Span St.3 - Stressing	6	20NOV06	25NOV06	0	6		LD205	9											
LD2060	Lai Wan O/Pass E/B - Parapet Panels	6	27NOV06	02DEC06	0	6			LD	2060		4						1	1	1 1
LD2060A	Lai Wan O/Pass E/B - Parapet Insitu Concrete	12	30NOV06	13DEC06	0	12					LD20	6dA	1			i i	- 1		1	1 1
LD2065	Lai Wan O/Pass E/B - Movement Joints at CA1&2	6	11DEC06	16DEC06	0	6				-		LD2065							1	
LD2067	Lai Wan O/Pass E/B - Flexible Pavement	4	18DEC06	21DEC06	0	4		1	1			LD	2067	l i	1	i	- 11 - 1		i	i î
LD2080	Lai Wan O/Pass E/B - Demolish Existing Flanges	24	23DEC06	22JAN07	0	24			1							LD20	80			1
LD2090	Lai Wan O/Pass E/B - Construct New Flanges	36	09JAN07	22FEB07	0	36		1	1	1		1	i i	1		-	-			LD2090
East Bound	d - Superstructure Finishing Works		19 (A)		h:		1	1				1	1			1	1		1	
LF1040	Lai Wan O/Pass E/B - 6 Months Wait for Stitches	176	18JAN07	18AUG07	0	176		1				1	1						-	
At Grade	Works - Ching Cheung Road at LCK Pa							1			2	1	1			1				
	/ Traffic Management Schemes							1		2		1	1							
NT2050	2nd. TTMS CC Rd (E/B C/Way) - Prepare for Review	12	12DEC06	26DEC06	0	12		i					NT205	o i			- 1		1	1 1
NT2060	2nd. TTMS CC Rd (E/B C/Way) - CRE Endorsement	6	11JAN07	16JAN07	0	6		1						80 J		T2060				
NT2070	2nd. TTMS CC Rd (E/B C/Way) - Roadworks Advice	6	17JAN07	22JAN07	0	6		i.	i i	1		i	i	- I i		NT20	70	i	i	i i
NT2080	2nd. TTMS CC Rd (E/B C/Way) - Neadworks Advice	6	23JAN07	29JAN07	0	6						1	1	1	1			2080		1 1
NT2100	3rd. TTMS CC Rd (E/B C/Way) - Prepare for Review	12	11JAN07	24JAN07	0	12		1	L.	1		1	1			IN	T2100		1	1 1
NT2110	3rd. TTMS CC Rd (E/B C/Way) - CRE Endorsement	6	13FEB07	18FEB07	0	6						1	1							NT2110
tart Date	and the second s			P3 File : LU3				_				1	-	10 -1 (1						
inish Date lata Date			13SEP08 20NOV06	rərue:LU3			3 Mo	8 - Lai	Chi Ko ing Pro	ok Viaduc ogramme	t	01	Snee	t 10 of 14	t	Ja				

Activity	Activity	Orig	Early	Early	0/	Rem				2006								2007					
ID	Activity Description	Orig. Durn.		Early Finish	% Compl		13 NOV			4	DE		25		0	JAN 15	22		5	22	FEB	10	20
NT2120	3rd. TTMS CC Rd (E/B C/Way) - Roadworks Advice	6	19FEB07	24FEB07	0	6	13 20	27	1	1	11	18	25	1	0	15	22	29	þ	1	2	19	26
	Vall CCR-R1 West Bound		The concernence of					1	-	i.	1	1	i		i i	1	T.	1		- i		1	1
NW1240	W/B Ret. Wall CCR-R1A West - Parapet on Wall	18	06NOV06A	27NOV06	60	7		INV	V1240		1	1	1		1		1	8		1		1	1
	Vall CCR-R1 East Bound									1	1	1	1	-	1		1					+	+
NW2240	W/B Ret. Wall CCR-R1E - Parapets on Wall	24	20NOV06	02DEC06	0	12			N	W2240					1								- 8
Drainage W			1											-								-	-
NA2010	C.C. Rd. W/B in New C/way - S/water Drainage E3	75	20NOV06	16FEB07	0	75		_			-	-	-	-				-	_	_	NA	A2010	1
NA2020	C.C. Rd. W/B in New C/way - S/water Drainage J2	66	20NOV06	06FEB07	0	66				-	-				-	-				NA2020			
NA3000	C.C. Rd. E/B in New C/way - Stormwater Drainage	75	170CT06A	08FEB07	10	68				-	-	-		-	<u>.</u>	<u></u>	-		_	NA300	0	*	- 1
Utilities & F		1 100	1		1				-		1		1		1		1		-		10	-	÷
NR1000	C.C. Rd. W/B in Portion E3 - Formation	18	03FEB07	27FEB07	0	18		1		1	1	1	1		1	1	E.	1	-				
NR1010	C.C. Rd. W/B in Portion E3 - Sub-base	12	17FEB07	06MAR07	0	12											1	3					-
NR1090	C.C. Rd. W/B - Foundations & Sign Gantry ADS3	24	08DEC06	06JAN07	0	24				-					NR1090	1	1		9				
NR1100	C.C. Rd. W/B Portion J2 - Formation	18	07FEB07	02MAR07	0	18					1	1					1	3 I.		_		<u> </u>	
NR2000	C.C. Rd. E/B - Foundations for Sign Gantry FADS3	18	09FEB07	05MAR07	0	18		1			4	1	1		1			8 1		1			
NR3000	C.C. Rd. E/B - Formation	24	09FEB07	12MAR07	0	24		1		1	1	1	1		1		1	1					-
NR3030	C.C. Rd. E/B - E & M and TCSS Provision	36	04DEC06	16JAN07	0	36		1			-	-	-	-		NR3030							
	Work - Ching Cheung Road - Main Sec		1. · · · · · · · · · · · · · · · · · · ·		1	0.00		i	-		1	1	1		İ		1	1				Ť	Ť
		aon									1	1	1		1	1	1		1			1	1
	Traffic Management Schemes	697*	28DEC04A	09DEC06	0	18*				-	RT2240	1	1		1	1	E	1	1	1		1	1
RT2240 RT2300	3rd. TTMS CC Rd (Slewing) - Implementation 4th. TTMS CC Rd E/B C/Way - Prepare for Review	587*		09DEC06 24JAN07	0	18*					12240		1			-	RT23	300		1		1	1
and a second			11JAN07	and the second second second second	-			- D					1					500		1,		RT2310	Ţ
RT2310	4th. TTMS CC Rd E/B C/Way - CRE Endorsement	6	13FEB07	18FEB07	0	6		i.			1		i -		1			8				R12310	EDT2
RT2320	4th. TTMS CC Rd E/B C/Way - Roadworks Advice	6	19FEB07	24FEB07	0	6			-	L	1	1	-		-	-	+	-		-		-	-Riz.
particular international design of the second	s & Slope Works - CCR-S1, S2 & S3		00101/001	0510100				RE170			1	1	1		1	1	i i	3 1	1	- 1		Ť.	î
RE1700	Slope CCR-S1E - Finish Seed & Planting +62.3mPD	6	20NOV06*	25NOV06	0	6		HCE IT	0	1	RE1710		1				1	8.1	- 2	- 8		1	- 8
RE1710	Slope CCR-S1E - Finish Seed & Planting +54.8mPD	12	27NOV06	09DEC06	0	12				1	RE 17 10		RE1720		i i	i i	í.	i I	i	ï		î -	- î
RE1720	Slope CCR-S1E - Finish Seed & Planting +47.3mPD	12	11DEC06	23DEC06	0	12		1		E1710A	1		RE1720		1	1	i.	3	1			1	0
RE1710A	Slope CCR-S1C- Finish Seed & Planting +54.9mPD	12	20NOV06	02DEC06	0	12				ETTUA	1	RE1720A	1		1	t.	1	1	1	1		1	1
RE1720A	Slope CCR-S1C - Finish Seed & Planting +47.3mPD	12	04DEC06	16DEC06	0	12		-		(A. 1		RE1720A	1		1	1	1	-	-	-		<u>+</u>	
RE1860	Slope CCR-S1E&C- Finish Seed & Planting to +25.4	24	20NOV06	16DEC06	0	24						RE 1860	1		Į.			2					
RE2130	Slope CCR-S2 - Finish Seeding & Planting	18	07FEB07	02MAR07	0	18					1	0547000	1		÷		1	8					4
RE1720B	Slope CCR-S1W - Seed & Planting to +39.95mPD	24	20NOV06	16DEC06	0	24		Inc	1560			RE1720B	1		1		k.	8	4			1	- 2
RE1560	Slope CCR-S1W - Rock Stabilisation to 19.0mPD	48	10MAY06A	27NOV06	85	7		- AL	1300		-	RE1660	1		i i	1	ľ.	4 I		1		Ť.	- î
RE1660	Slope CCR-S1W - Drainage to Level +19.0mPD	24	20NOV06	16DEC06	0	24		1			1	RE 1000	-		RE 1660			4 +	-	-			
RE16604	Slope CCR-S1W - Drainage to Level +16.8mPD	18	18DEC06	09JAN07	0	18					1	RE1665			RE 1000	•	i i	i I	i	- i		î	- i
RE1665	Slope CCR-S1W - Seed & Planting to +32.4mPD	24	20NOV06	16DEC06	0	24					1	RE 1005	1		<u>î</u>	RE1670	1	3				1	
RE1670	Slope CCR-S1W - Seed & Planting to +24.9mPD	24	18DEC06	16JAN07	0	24		1		Ľ.	1		12.0	1	1	INE 1070	1			RE1675		1	1
RE1675	Slope CCR-S1W - Seed & Planting to +19.0mPD	18	17JAN07	06FEB07	0	18							1			1.0	1	3		RE TOTS		-	RE168
RE1680	Slope CCR-S1W - Seed & Planting to +16.8mPD	12	07FEB07	23FEB07	0	12				1		RE2000	-		-		-					-	RE 100
RE2000	Slope CCR-S2 -Excavate Rock to Formation	24	20NOV06	16DEC06	0	24				1	1		-		1	1	Ĩ.	1	_	RE2100		Ť.	6
RE2100	Slope CCR-S2 - Drainage	42	18DEC06	06FEB07	0	42			-		-	-	1		1							+	
	cs Above Retaining Wall CCR-R2	00	04050004	2001/201/02	70	0			RE400		1	1	1		1			6 I.		1		1	1
RE4000	Ch 00.00 to 78.27 - Excavate in Benches	36	04SEP06A	29NOV06	75	9		E.	400		RE40	10	i		i		1			1		1	- 8
RE4010	Ch 00.00 to 78.27 - Filter Layer	36	09SEP06A	13DEC06		9		1			KE40	RE40	ad		ĺ.	1	1	1		1		1	i.
RE4020	Ch 02.13 to 41.71 - General Filling & Compaction	24	100CT06A	20DEC06	75	6		1		1		IKE40		RE4022	1	1	1	3		1		1	1
RE4022 RE4023	Ch 50.71 to 78.27 - General Filling & Compaction Remove Access Road	36	20NOV06	02JAN07 09JAN07	0	36									RE4023	1				1		1	1
		-	03JAN07		0	6		RE402	4	-	-		+	-	1023		-						+
RE4024	Ch 41.71 to 50.71 - General Filling & Compaction	6	20NOV06	25NOV06	0	6			-		1		1		1			3				1	
RE4025	Ch 00.00 to 2.13 - General Filling & Compaction Excavate & Demolish Existing Retaining Wall	6	20NOV06	25NOV06	0	6		RE402	~	1	RE4027	1	i		ł.	1	i.	3		1		1	1
RE4027		12	27NOV06	09DEC06	0	12						RE4028	1		1		1			1			
RE4028	Fill & Compact to Form Toe of Berm	6 24	11DEC06	16DEC06	0	6 24		1				124020	i		1		1	PE.	4030			1	1
RE4030	Slope Drainage above R/W CCR-R2 Slope Finishes above R/W CCR-R2		03JAN07	30JAN07	0			-	-		1	1	1		1		1	- NE	1000		RE4040	1	
RE4040	Slope Finishes above KVW CCK-KZ	24	17JAN07	13FEB07	0	24		î.		-	1	1	i.	1	i	i.e.s	1	1	- 1	1		Ĵ.	_i_
itart Date			23SEP03 13SEP08	P3 File : LU3	8					AC 15 23 AM 10			Sheet	11 of 14		-	-						
⁼inish Date Data Date	© Primavera Systems, Inc.		13SEP08 20NOV06				3 Mc	e 8 - Lai	Chi K ing Pi	ok Viadu rogramm	ct	01				A	à		io				

Activity	Activity	Orig.	Early	Early	%	Rem			200	6							2007				
ID	Description	Durn.		Finish	1.221	2 I I N 4		NOV		DEC			1		JAN				FE		
Contraction of the second s		Dum.	Start	rinsn	comp	Dum	13	20 27	4		18	25	1	8	15	22	29	5	12	19	9 2
and the second se	All CCR-R3 Type A Ret. Wall CCR-R3A - Backfill & Form Platform	18	20NOV06	09DEC06	0	18		1	1	RW3040	i	1		i i	î.	i i	1 I	1	i	Ť	i
	/all CCR-R3 Type B	10	20110700	USDECOU		10	-				-		-	-	-	1	-	_		-	
	Ret. Wall CCR-R3B - Backfill & Form Platform	18	20NOV06	09DEC06	0	18		i		RW4040	i	1		1	1	Î.	1	1	1	1	j.
		10	20140700	USDECOD	0	10	-				8	+	-		1	1		-		1	
and the second	All CCR-R3 Type C	24	25 141064	241101/08	05	0		RW5010	0	1	1	1								1	
	Ret. Wall CCR-R3C - Temporay Works & Excavation	24	25JAN06A	21NOV06	95	2	-	Revolution		RW5020		1					8 1				
	Ret. Wall CCR-R3C - Bases	18	20NOV06	09DEC06	0	18				1945020			RW5030				8 1			1	
	Ret. Wall CCR-R3C - Walls	24	04DEC06	02JAN07	0	24	-							i .	RW504		3 1	1	1	1	
	Ret. Wall CCR-R3C - Backfill & Remove Temp Works	12	03JAN07	16JAN07	0	12			_	-	-	-		-	1049504	0	1	-			
	s Above Retaining Walls CCR-R3D, E & F		1		-			- i		1	1	1		1		1	3		1	1	
RE4107	Slope above CCR-R3D-Excavate Slope	12	25SEP06A	25NOV06	50	6		RE4107			-	1					8				
RE4110	Slope above CCR-R3D- Filter - Bottom to 1st Berm	6	11DEC06	16DEC06	0	6	-			IR.	E4110	1	_	1	i i	i i	i	- 8	1	- i	1
RE4111	Slope above CCR-R3D- Filling - Bt'm to 1st Berm	12	18DEC06	02JAN07	0	12	_				_		RE4111			1	8		1	- 0	
RE4113	Slope above CCR-R3D- Filter - 1st Berm to F/Path	6	03JAN07	09JAN07	0	6		i i	1	1	1	1	_	RE4113		1 married	1	1	1	1	1
RE4114	Slope above CCR-R3D - Filling-1st Berm to F/Path	12	10JAN07	23JAN07	0	12		1		1	1	1			17	RE4114		1		1	
RE4115	Slope above CCR-R3D- Filter - F/Path to 3rd Berm	6	24JAN07	30JAN07	0	6				1	1	1		1	l.		RE	4115	1		1
RE4116	Slope above CCR-R3D - Filling-F/Path to3rd Berm	12	31JAN07	13FEB07	0	12								1		1	S		R	E4116	
RE4119	Slope above CCR-R3D- Filter - 3rd Berm to Top	6	14FEB07	23FEB07	0	6	1							1	1	1	8				RE4
RE4205	Slope above CCR-R3E&F -Remove Piling Platform	6	20NOV06	25NOV06	0	6		RE4205						1		1				1	
RE4207	Slope above CCR-R3E&F -Excavate Slope	12	27NOV06	09DEC06	0	12				RE4207											
RE4210	Slope above CCR-R3E&F- Filter - Btm. to 1st Berm	6	11DEC06	16DEC06	0	6				IR	E4210	1		1		1	1			i.	1
RE4211	Slope above CCR-R3E&F - Filling-Bt'm to 1st Berm	12	18DEC06	02JAN07	0	12				347			RE4211	Concerner of			8	1			
RE4213	Slope above CCR-R3E&F -Filter-1st Berm to +24mPD	6	03JAN07	09JAN07	0	6					i	i		RE4213	1		1		1	÷.	1
RE4214	Slope above CCR-R3E&F-Filling-1st Berm to +24mPD	12	10JAN07	23JAN07	0	12										RE4214	6			- 8	
RE4214A	Slope above CCR-R3E&F- Form Crane Platform	6	24JAN07	30JAN07	0	6	1	i i		- i - i	i	i		1	Ì	E	RE	4214A	î	î.	i i
RE4215	Slope above CCR-R3E&F-Filter- +24mPD to 3rd Berm	6	24JAN07	30JAN07	0	6				1	1	i		1	1		RE	4215	1	1	1
RE4216	Slope above CCR-R3E&F -Filling-+24mPD to3rd Berm	12	31JAN07	13FEB07	0	12			1	1	1	1		L .	1	1		_	R	E4216	1
RE4219	Slope above CCR-R3E&F- Filter - 3rd Berm to Top	6	14FEB07	23FEB07	0	6				1	8	1		1	8 1	1	3	1	3 💻	_	RE4
RE4410	Slope Above CC Rest Garden - Excavate Slope	12	14JUL06A	21NOV06	80	2		RE4410		1	1	1		1	1	1	1	1		1	
RE4420	Slope Above CC Rest Garden - Benching	12	30SEP06A	25NOV06	50	6		RE4420		_		1			1		9				
RE4430	Slope Above CC Rest Garden - Rock Filling	12	27NOV06	09DEC06	0	12				RE4430			-							-	
RE4440	Slope Above CC Rest Garden - Slope Drainage	18	11DEC06	02JAN07	0	18	1				-		RE4440	1	î.	1	8		1	-	1
RE4450	Slope Above CC Rest Garden - Slope Finishes	12	26DEC06	09JAN07	0	12								RE4450	\$		4 1	1	1	1	
	& Slope Works - CCR-S4	1 1.00	1		1	1 1.460	-		1	1	i	1		1	1	1	1	1		1	1
RE4268	Slope CCR-S4 - Excavate & Bench Upper Slope	48	03JAN06A	24NOV06	88	5		RE4268				1			ł.		8 I		-	1	
RE4280	Slope CCR-S4 - Fill and Compact	24	23FEB06A	02DEC06	50	12			RE4280	i	i	i		i –	î.	i i	i I	1	i i	î	i
RE4285	Slope CCR-S4 - Form New Access Road at Footpath	12	04DEC06	16DEC06	0	12	-		1	R	E4285	i		1			3			-	
RE4290	Slope CCR-S4 - Upper Slope Drainage	18	18DEC06	09JAN07	0	18	-		1	1			-	RE4290	I	1		1	1	1	1
RE4300	Slope CCR-S4 - Upper Slope Finishes	18	10JAN07	30JAN07	0	18				1		1			1		RE	4300	1	1	1
RE4310	Slope CCR-S4 - Excavate Lower Slope	24	01MAR06A	22NOV06	90	3	-	RE4310				1				1					
RE4320	Slope CCR-S4 - Lower Slope Drainage	18	23NOV06	13DEC06	0	18	1		_	RE432	ó			1	4	1		(
RE4330	Slope CCR-S4 - Lower Slope Finishes	24	14DEC06	12JAN07	0	24	1				1	-		RE	4330	1				*	
	ng Road NTMM Retaining Wall A	2.4	1101.000	120/0107		24	-			1	1			1		1	1			- Ť	
of the second state of the second state is a first second state of the	NNTM Wall A - Drainage & Fill Behind Walls	12	21JUN06A	25NOV06	50	6		RW6020						1		1				1	
and the second	NNTM Wall A - Excavate to +20.5mPD	12	21JUN06A	25NOV06	50	6		RW6030		1	i	1		i	1	í	6			1	
	NNTM Wall A - Debris Collection Area Drainage	12	27NOV06	09DEC06	0	12				RW6040		1		1		i.	8 1		8		
	NNTM Wall A - Debris Collection Area Drainage	12	11DEC06	23DEC06	0	12	-		1		-	RW6050		1	1	1			i i	Î	
	NNTM Wall A - Debris Collection Area Access Ramp NNTM Wall A - Debris Collection Area Finishes	24	26DEC06	23JAN07	0	24	-			1			-	1	0	RW606	0		1	1	
		24	200/2000	233ANU/	0	24	-	1		_1	1							1			
Drainage W			4005000	2014107		00					_	-				-	00	2000			
RR2000	Ching Cheung Rd. W/B - Stormwater in New C/way	36	18DEC06	30JAN07	0	36	-							1	1	1	RR	2000	RR3100	1	1
RR3100	Ching Cheung Rd. E/B -S/Water S300-01 to S300-07	60	18DEC06	09FEB07	0	45	-	1	-	- 1	1			1	3110	1				1	
RR3110	Ching Cheung Rd. E/B -S/Water S300-07 to S300-12	60	170CT06A	12JAN07	25	45			0.0		1			RH	.și î l	E.	1		1	1	1
art Date hish Date			13SEP08	P3 File : LU3	38		Ulah	Denertor C				Sheet	12 of 14		-	1					
ata Date			20NOV06				Highwa	ys Department Co Route 8 - Lai Ch							11			•			
								3 Month Rolling							14	a	-		ona		
								from 20 Nove							1	-					
	© Primavera Systems, Inc.							101120 10006	1001 200						-		Inf	raest	tructura	S	

Anthony	A shirtle	0.1	Easter	Easter		D.C.				2006						}	2007				
Activity	Activity Description	Orig. Durn.	Early Start	Early Finish	%	Rem		NOV			DEC				JAN				FEB		
and the second second second second	Roadworks	Dum.	Start	rman	comp	Dum.	13	20	27	4	11	18	25	1 8	15	22	29	5	12	19	26
RA2000	Lai Wan Road - Footpath below Slope CCR-S4	24	20NOV06	16DEC06	0	24					F	A2000	1	1 i	i i	i i		1	1	î.	i.
RA3003	Ching Cheung Rd. W/B New C/Way - Filling	36	20NOV06	02JAN07	0	36						1		RA3003							1
RA3005	Ching Cheung Rd. W/B - S/Gantry FADS4 Founds	18	25AUG06A	02JAN07	45	10			1				-	RA3005	1	1		1	1	1	- L
RA3010	Ching Cheung Rd. W/B New C/Way - Formation	18	17JAN07	06FEB07	0	18						1	1		_	-		RA3010		1	
RA3020	Ching Cheung Rd. W/B New C/Way - Sub-base	18	24JAN07	13FEB07	0	18			1	0.00	1	1	1			-			RA3020		
RA3040	Ching Cheung Rd. W/B New C/Way - Pavement	6	14FEB07	23FEB07	0	6	-		1			-	1							<u> </u>	RA30
RA3050	Ching Cheung Rd. W/B E & M and TCCS Provision	18	07FEB07	02MAR07	0	18			-			1	1					-			
RA3070	Ching Cheung Rd. New E/B -Sign Gantry DS3 Founds	18	190CT06A	04DEC06	30	13			-	RA3070	1	1	1	1				1.00		1	
RA3080	Ching Cheung Rd. New E/B - Sign Gantry DS3	18	24JAN07	13FEB07	0	18							1			-		_	RA3080	r i	
RA4000	Ching Cheung Rd. New E/B Slip Road - E&M +TCSS	36	21NOV06	03JAN07	0	36			-			_	-	RA4000	1	1	1	1	1	î	1
RA4040	Ching Cheung Rd. New E/B - Fill Behind N/B Base	48	08AUG06A	30NOV06	80	10			1	RA4040		1	1	1	0	1		1	1	1	-
RA4110	Ching Cheung Rd. New E/B Slip Road - Formation	36	18DEC06	30JAN07	0	36	1				1 2		-	-		-	RA4110	1	1	1	1
RA4120	Ching Cheung Rd. New E/B Slip Road - Sub-base	18	17JAN07	06FEB07	0	18						1	1		-	-	_	RA4120		1	
RA4130	Ching Cheung Rd. New E/B Slip Road - Kerbs	18	31JAN07	23FEB07	0	18						1					100	- Asterna (Asterna)			RA41
RA5000	Ching Cheung Rd. W/B Exist C/Way - Formation	36	26DEC06	06FEB07	0	36			i.			1			_	-	-	RA5000		-	
RA5010	Ching Cheung Rd. W/B Exist C/Way - Sub-base	24	24JAN07	23FEB07	0	24			1		-	1		1							RA50
RA5020	Ching Cheung Rd. W/B Exist C/Way - Kerbs	36	07FEB07	23MAR07	0	36			1			1	1					-		<u> </u>	-
RA7000	Lai Wan Road - Watermains & Hydrants FH4 & FH5	24	20NOV06	16DEC06	0	24			-			A7000	1								
	verpass Irrigation Pump House		1			1			Ť.				1	i i		i –				<u>i</u>	Ť
RI1010	Lai Wan O/pass Irig Pump House - Structure	36	18SEP06A	29NOV06	30	9			-	RI1010		1	i.			È i					
RI1020	Lai Wan O/pass Irig Pump House - Waterproofing	12	30NOV06	13DEC06	0	12			1		RI1020	l	1	1	1	1	1	1	t	1	t
RI1030	Lai Wan Opass Irig Pump House - Building Works	75	20NOV06	16FEB07	0	75		-				1	-	-	_	1. · ·			R'	1030	1
RI1030	Lai Wan Opass Irig Pump House - Building Works	36	17FEB07	04APR07	0	36															
Landscape	and the second	00	ITT EDDT	04/11/07		00	-	-	-	-		1	1			1		-		-	
RX1000	Landscaping - Formation	72	14FEB07	14MAY07	0	72						1	1						1		
		12	PHC EDU/	1400/01/07	0	12		-	1		1	1	1	1 1	1	1	1	1	1		-
	Works - Butterfly Valley Interchange												1					1			
	Traffic Management Schemes								-i		L.	i	i	l î		i i	i	1	î	Ŷ.	i
PT2250	TTMS CP Rd-KC N/B for CCR-R4 -Prepare (NOT USED)	16	20NOV06	07DEC06	0	16				PT22	50	1									
PT2260	TTMS CP Rd-KC N/B for CCR-R4 - CRE End(NOT USED)	6	20NOV06	25NOV06	0	6			PT2260		1	1	1	1 1	1	1		1	1	1	1
PT2270	TTMS CP Rd-KC N/B for CCR-R4 - R/A (NOT USED)	7	26NOV06	02DEC06	0	7			1	PT2270		1	1	1	4					1	
PT2280	TTMS CP Rd-KC S/B - Re-open Slip Road (NOT USED)	0	_	02DEC06	0	0				OPT2280		1	1						1	Į.	- I.
PT2288	TTMS CP Rd-KC N/B-Close Loop to CC Rd(NOT USED)	0		02DEC06	0	0		-		PT2288		-	-	-					1	1	(i)
PT2290	TTMS CP Rd-KC N/B for CCR-R4 - Implem(NOT USED)	549*	20NOV06	13SEP08	0	549*			1						1				1		1
PT2200	TTMS CP Rd-KC S/B for Paving -Prepare for Review	18	12DEC06	03JAN07	0	18			1			i		PT2200		1		i i	1	1	ř
PT2210	TTMS CP Rd-KC S/B for Paving - CRE Endorsement	6	11JAN07	16JAN07	0	6							1		PT2210						
PT2220	TTMS CP Rd-KC S/B for Paving - Roadworks Advice	7	17JAN07	23JAN07	0	7			i -		i l	i	i i	l i		PT2220		i.	i -	î.	- î
PT2230	TTMS CP Rd-KC S/B for Paving - Site Preparation	6	24JAN07	30JAN07	0	6			1			1	1	- i			PT2230		<u>i </u>	-	¥
PT2240	TTMS CP Rd-KC S/B for Paving - Implementation	75*	31JAN07	03MAY07	0	75*						1	1	1	1	1			1		-
PT2300	TTMS CP Rd-KC N/B for 11NW-A/C66-Prep for Review	16	20NOV06	07DEC06	0	16	-		К.	PT23	00	1	1	1	1			1	1	1	
PT2310	TTMS CP Rd-KC N/B for 11NW-A/C66 - CRE Endorse	6	12DEC06	17DEC06	0	6					_	PT2310						2	4	÷.	- 1
PT2320	TTMS CP Rd-KC N/B for 11NW-AC66 - Roadwks Advice	7	18DEC06	24DEC06	0	7			8				PT2320						1		
PT2330	TTMS CP Rd-KC N/B for 11NW-A/C66 - Site Prepare	6	26DEC06	02JAN07	0	6			-				-	PT2330					1	-	
PT2340	TTMS CP Rd-KC N/B for 11NW-A/C66 - Implement	144*	03JAN07	26JUN07	0	144*	_		-			-	1						-		
	s & Slopeworks - 11NW-A/C26		1		1	1	1		1			1									
PE1040	Slope 11NW-A/C26 - Finishing Works	12	120CT04A	20NOV06	90	1		PE1040	1		i	i	1			1			-	- i	
-	s & Slopeworks - 11NW-A/C66		1						1		1	1	1	1		E.			1	1	
PE2000	Slope 11NW-A/C66 - Hoardings / Fencing	6	03JAN07	09JAN07	0	6		1	1		1	1	1	IPE	2000			1	1	1	1
PE2010	Slope 11NW-A/C66 - Trim Slope	18	10JAN07	30JAN07	0	18							1		1	1	PE2010			1	
PE2015	Slope 11NW-A/C66 - Platform for Soil Nailing	18	31JAN07	23FEB07	0	18						-	1								PE20
Property and a second s	Vall CCR-R5 (Pre-bored "H" Piles)	-			-		_					1	1			1				1	
PW2220	Ret. Wall CCR-R5 - Coping & Facing to Ret Wall	90	05SEP05A	04DEC06	85	13			1	PW2220		1	1			l.				1	1
PW2225	Ret, Wall CCR-R5 - Complete Coping & Facing	12	27APR06A	24NOV06	60	5	10	P	W2225	1		1	1	1	l.	1				1	1
tart Date			23SEP03	P3 File : LU	38								Sheet	13 of 14							_
Finish Date Data Date			13SEP08 20NOV06				Highway	vs Depart	ment	Contract No. H	Y/2003/0	1				1	-				
vanial Lotation			20140/06							chi Kok Viadue					11	20		00	-		
								3 Month	Rolli	ng Programme					13	d	.CI	on	d		
										vember 2006						100000000		estruct			
	© Primavera Systems, Inc.																				

Activity	Activity	Orig.	Early	Early	%	Rem	NOV	1	2006		0						2007				
ID	Description	Durn.	Start	Finish	Compl.	.Durn.	NOV 20	27	4	.11	18	25	4	0	JAN 15	22	.29	.5	FEB .12	.19	1
PW2140	Ret, Wall CCR-R5 - Complete Fill Behind Wall	12	25NOV06	08DEC06	0	12	_	21		W2140	10	2.5	1	1	15	1	20		14	10	_
W2230	Ret. Wall CCR-R5 - Slope Works Behind Wall	36	09DEC06	22JAN07	0	36		i		-				-	-	PW2230	i I	- i	i.	î.	
	Vall CCR-R6 (Value Engineering Design)	1201-111						1		1	1	1		1	1	L.		-		-	
W3250	Ret. Wall CCR-R6 - Bases to R.C. Walls	48	22AUG06A	24NOV06	90	5	PV	V3250	- 10		1	1		1	1	1		1	1	1	
PW3260	Ret. Wall CCR-R6 - R.C. Walls	48	280CT06A	06JAN07	20	40				-		-	P	W3260							
W 3070	Ret. Wall CCR-R6 - Fill Behind Ret Wall	36	15DEC06	27JAN07	0	36			0			-	-				PW3070			- 1	
Drainage V					1							1		1							
PA1200	C.P.Rd Loop to Slip Road C - Stormwater Drainage	18	030CT06A	04DEC06	30	13			PA1200	3	1	1		ł.			3				
PA2000	C.P.Rd-K.C. S/B - Stormwater Drainage	24	31JAN07	02MAR07	0	24				1	1	1		i .	1	1	1 🖬				_
PA3000	C.P.RdK.C S/B to C.C. Rd E/B - Storm Drainage	36	16DEC06	29JAN07	0	36				- E					_	-	PA3	000			
	Roadworks	00	TOBLOOD	2.0014101		00	-	i t		1			- direct	1							
PR1117	New CLP 11Ky Cable Laying in front of CCR-R5	18	04JAN07	24JAN07	0	18				1	1	1		i	- i -	PR11	17			1	
PR3000	C.P.Rd. Loop to Slip Road C - Formation	13	27NOV06	11DEC06	0	13				PR3000	1	1		1		1	1	1		1	
PR3010	C.P.Rd. Loop to Slip Road C - Sub-base	12	05DEC06	18DEC06	0	12				1110000	PR3010	1		1							
PR3020	C.P.Rd. Loop to Slip Road C - Sub-base	12	12DEC06	03JAN07	0	18				-			PR302								
PR3040	C.P.Rd. Loop to Slip Road C - Pavement	6	04JAN07	10JAN07	0	6						-		PR30	40			1			
PR3050	C.P.Rd. Loop to Slip Road C - Pavement	12	11JAN07	24JAN07	0	12	_	1		-	1		-			PR30	50			-	
PR3080	C.P.Rd. Loop to Slip Road C - Street Eighting	18	11JAN07	31JAN07	0	18		1		4	1	1				1	5.3.	R3080		1	
PR5000	C.P.Rd-K.C. S/B to C.C.Rd E/B - Excavate Road	18	25NOV06	15DEC06	0	18		-		P	R5000	1					9				
PR5010	C.P.Rd-K.C. S/B to C.C.Rd E/B - Excavate Road	12	30JAN07	12FEB07	0	12		Î		1	1	î		î.		i i	1		PR50	10	
PR5020	C.P.Rd-K.C. S/B to C.C.Rd E/B - Polimator	12	08FEB07	24FEB07	0	12				3		i.		1		1					
PR5030	C.P.Rd-K.C. S/B to C.C.Rd E/B - Sub-base	18	16FEB07	12MAR07	0	18	_	1	-	1	1	1	-	1	1	1	1		-		
PR5100	C.C. Rd. W/B - Sign Gantry FADS7 at P15-P16	18	16DEC06	08JAN07	0	18		1		3 m		<u></u>	<u> </u>	PR5100		1					
		10	IODECOO	000741407	U	10	-	!		-						-	+			_	
Kiosk at SI PK1000	Kiosk at Slip Rd, C - Structure	24	170CT06A	15DEC06	5	23		1		P	K1000	1		1			2 1			- 8	
PK1000	Kiosk at Slip Rd. C - Building Finishes	24	16DEC06	15JAN07	0	24						-	-	1	PK1010	1					
PK1010	Klosk at Slip Rd. C - Building Finishes Klosk at Slip Rd. C - Provision for E & M Contr'	0	TODECOO	15JAN07	0	0		6 I I		1					◆PK1015	1	8 1	1	1	1	
PK1015	Klosk at Slip Rd. C - MVAC Installations	24	16DEC06	15JAN07 15JAN07	0	24						-	-	÷	PK1020		1	1			
PK 1020	Klosk at Slip Rd. C - Electrical Works	24	02JAN07	29JAN07	0	24		ř I		1					I ICIOZO		PK1	130	î	Ŷ	
-K1030 	Kiosk at Slip Rd. C - Electrical Works Kiosk at Slip Rd. C - FS Installation	24	02JAN07 02JAN07	29JAN07 29JAN07	0	24		1		1	1	1		1		1	PK1	352			
PK1035	Kiosk at Slip Rd. C - Drainage Works	24	16JAN07	12FEB07	0	24		1	1	1	1	1	2	1			-		PK10	40	
~K1040	Klosk at Slip Kd. C - Drainage Works	24	16JAIN07	12FEB07	U	24		1	1	1	1			1		1.				40	

Start Date	23SEP03 P3 File : LU38	
Finish Date	13SEP08	Hi
Data Date	20NOV06	HI
C. C. Martinez C.		

Highways Department Contract No. HY/2003/01 Route 8 - Lai Chi Kok Viaduct 3 Month Rolling Programme from 20 November 2006



Sheet 14 of 14

© Primavera Systems, Inc.

5-week Rolling Programme of Site Works

Rev: 0 Item Civil Area Portion Work Area Activity No. F S WTFS TWTFS MTWTF 27 28 29 30 22 23 2 3 4 5 6 7 8 9 10 11 12 1 Works Area DIGJV Site Office Grass cutting, pesticide spraying 1 Α P 2 Works Area Α Subcontractor warehouse Material preparation for cable containment 3 Works Area Α DIGJV Site Office Assemble of control cabinet Road T3 Road T3 Routine Checkings 4 G Road T3 - Gantry 'GT110' Installation of cable containment & Field 5 Road T3 G R equipment SHT H1A, H1B, H1C SHT (SB,NB, NPB, SPB) Routine Checkings 6 SHT Tunnel, NB & SB, (near CP01 & CP10) [2], [4] & [5]Install cable containment cross SHT H1B & H1C 7 tunnel & along tunnel SHT(N/B, then S/B) TCSS Traffic field equipment installation 8 SHT H1C R 9 SHT H1A, H1B, H1C SHT (S/B & N/B) Cable laving 10 SHT H2 SHT - Open road Section Routine Checkings SHT- Open road Section 11 SHT H2 3] Installation of control cabinet 12 SHT H2 SHT Open road section Cable laying SHT H3 SHT - RCFE 13 Routine Checkings SHT H3 SHT - RCFE [3]Installation of cable containment 14 15 SHT H3 SHT - RCFE Cable laying H3 SHT - RCFE 16 SHT Joint inspection for mockup cable containment ENT 11, 12 & 13 ENT Tunnel (SB, NB, NPB, SPB, ADB, VB, Routine checkings 17 Toll Plaza & Butterfly Valley) 18 ENT 12 ENT Tunnel (S/B & N/B) [3] Cable laying 19 ENT 13 ADB (Remaining Plant Room) 3]Cable containment installation RR ADB - Workshop (G/F TO 2/F) Cable containment installation 20 ENT 13 21 11, 12 & 13 ENT - S/B & N/B ENT Cable laying LCKV 22 J1 LCKV Routine checkings NWT B&C NWT (E/B, W/B & WCB) 23 Routine checkings 24 NWT NWT - E/B 3]Cable containment installation В N 25 NWT В NWT - W/B Cable containment installation NWT, E/B first, then W/B) 26 NWT В cable laying 27 С NWT NWT - WCB 3] Video wall footing installation NWT NWT, E/B & W/B 3]TCSS Traffic field equipment installation 28 В



= Planned activity = Work Done = Public Holiday R - Re-scheduled N - New activity

Distribution: Aurp-Johnny Mak, Hara, Alex C, Franco L, Hamlyn K, Joseph C, KT Chan, Patrick L, Philip C, PF Li, Sharon H, Tony C, Wilson W, Winnie M, Donald L, Johnny L, Kenny C Note:

[1] Works depends on spatial co-ordination among related Main Contractor and TCSS.

[2] Works Subject to Traffic Tube arrangement by CSCRJV

[3] Works subject to condition of site access & civil provision.

[4] Works subject to CSCRJV to relocate their containers in N/B

[5] Works subject to coordination with other services

[6] Works depend on ENT's contractor to complete their raised floor installation

[7] Works depend on Civil Contractor to rectify their provision



App B - Programme for TCSS

道易通聯營公司 DELCAN-IMTECH-GTECH JOINT VENTURE

Record Date: 29-12-2006

	Jan														
S 3	S	M 15	Т	W 17	T 18	F	S	<mark>S</mark> 21	M 22	Т	W	Т	F	S	S
3	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28
-															_
_															

APPENDIX C MONITORING REQUIREMENTS

Type of Monitoring	Parameter	Frequency	Location	Measurement Conditions
Air Quality	1-hour TSP	3 times every 6 days	• AM2 (Lai Chi Kok Park	Rooftop facing the site area
7 in Quanty	24-hour TSP	Once every 6 days	Sports Centre)	i Roonop lucing the site area
	L _{eq} , L ₉₀ & L ₁₀ at 30 minute intervals during (0700 to 1900 on normal weekdays)	Once per week	NM2 (Lai Chi Kok Reception	 NM2 – Roadside (Façade measurement) NM3 – Rooftop of Block L
	L_{eq} , L_{90} & L_{10} at 5 minute intervals during (1900 to 2300) ⁽¹⁾	Once per week (include 3 consecutive 5-min measurements)	 Centre) NM3 (Lai Chi Kok Hospital)⁽²⁾ NM4 (Mei Foo Sun Chuen, 	 (Façade measurement) NM4 – Rooftop of Block 9 (Façade measurement)
Noise	L_{eq} , L_{90} & L_{10} at 5 minute intervals during (2300 to 0700 of next day) ⁽¹⁾	Once per week (include 3 consecutive 5-min measurements)	 Phase 5) NM8a (M/F of Nob Hill) NM8b (3/F of Nob Hill) 	 NM8a – M/F of Nob Hill (Façade measurement) NM8b – 3/F of Nob Hill
	L_{eq} , L_{90} & L_{10} at 5 minute intervals during (0700 to 1900 on holidays) ⁽¹⁾	Once per week (include 3 consecutive 5-min measurements)	• NM9 (Hoi Lai Estate)	 (Façade measurement) NM9 – G/F of Hoi Fai House (Façade measurement)

⁽¹⁾ - Conduct noise monitoring only when construction work is carried out.

⁽²⁾ – The Lai Chi Kok Hospital (NM3) was also found vacated and noise monitoring could not be conducted since January 05. EPD's approval for suspension of noise monitoring at this station was received on 15th March 2005.

APPENDIX D ENVIRONMENTAL QUALITY PERFORMANCE (ACTION/LIMIT) LEVELS

Appendix D - Action and Limit Levels (LCKV)

1-Hour TSP

Location	Action Level, μg/m ³	Limit Level, µg/m ³
AM2	301	500

24-Hour TSP


Location	Action Level, μg/m ³	Limit Level, µg/m ³
AM2	177	260


Construction Noise

Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays		75 dB(A)
0700-2300 hrs on holidays & 1900-2300 hrs on all other days	When one documented complaint is received	70* dB(A)
2300-0700 hrs of next day		55* dB(A)


(*) The Area Sensitivity Rating for the noise monitoring stations (NM3, NM4, NM8a, NM8b and NM9) is taken as C, according to Table 1 of EPD's Technical Memorandum on Noise from Construction Work other than Percussive Piling.


APPENDIX E GRAPHICAL PRESENTATION OF AIR QUALITY MONITORING RESULTS






APPENDIX F GRAPHICAL PRESENTATION OF NOISE MONITORING RESULTS







APPENDIX G IMPLEMENTATION SCEDULE OF ENVIRONMENTAL MITIGATION MEASURES (EMIS)

Types of Impacts	Mitigation Measures	Status
•	• Any stockpile of dusty materials or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water so as to maintain the entire surface wet.	^
	• A stockpile of dusty materials should not extend beyond the pedestrian barriers, fencing or traffic cones.	^
	• Vehicle washing facilities should be provided at every exit point.	^
	• The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	^
	• Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit.	^
Construction Dust	• Every main haul road should be sprayed with water or a dust suppression chemical so as to maintain the entire road surface wet.	^
Dust	• The portion of any road leading only to a construction site that is within 30m of a discernible or designated vehicle entrance or exit should be kept clear of dusty materials.	^
	• Any stockpile of dusty materials should be either covered entirely be impervious sheeting, placed in an area sheltered on the top and the 3 sides or sprayed with water or a dust suppression chemical so as to maintain the entire surface wet.	^
	• All dusty materials should be sprayed with water or a dust suppression chemical immediately prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.	^
	• Every vehicle should be washed to remove any dusty materials from its body and wheels immediately before leaving a construction site.	^
	• The working area of any excavation should be sprayed with water or a dust suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet.	^
Construction Noise	Only well-maintained plant should be operated on –site and plant should be serviced regularly during the construction works.	^
	• Machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.	^
	• Plant know to emit noise strongly in one direction, should where possible, be orientated to direct noise away from the NSRS.	^
	• Mobile plant should be sited as far away from NSRs as possible.	^
	• Material stockpiles and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.	^
	• Use quite plant and Working Method	^

Appendix G - Summary of Environmental Mitigation Implementation Schedule

Types of Impacts	Mitigation Measures	Status
	Reduce the number of plant operating in critical areas close NSRs.	^
	Construct temporary and movable noise barriers	^
Water Quality	Construction Runoff and Drainage	
	• Use of sediment traps and the adequate maintenance of drainage systems to prevent flooding and overflow.	^
	• Boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilities runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates.	^
	• All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment traps should be regularly cleaned and maintained. The temporarily diverted drainage should be reinstated to its original condition when the construction works has finished or the temporary diversion is no longer required	Λ
	• Sand silt in the wash water from the wheel washing facilities, which ensure no earth, mud and debris is deposited on roads, should be settled out the removed before discharging into storm drains. A section of the road between the wheel washing bay and the public road should be paved with backfill to prevent wash water or other site runoff form entering public road drains.	^
	• Oil interceptors should be provided in the drainage system and regularly emptied to prevent the release of oils and grease into the storm water drainage system after accidental spillage. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	^
	• Catchpits and perimeter channels shall be constructed in advance of site formation works and earthworks.	^
	• Silt removal facilities, channels and manholes shall be suitably maintained with the deposited silt and grit being removed at least once a week, and at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.	^
	• Earthworks final surfaces shall be well compacted and the subsequent permanent work or surface protection shall be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate intercepting channels shall be provided along the site boundary or at the locations agreed with the ET Leader. Rainwater pumped out from trenches or foundation excavations shall be discharged into silt removal facilities before discharge into storm drains.	^
	• All generators, fuel and oil storage shall be within bunded areas. Drainage from the areas shall be connected to storm drains via a petrol interceptor.	^
	Tunnelling Work	
	• Temporary open storage of excavated materials should be covered with tarpaulin or similar fabric during rainstorms. Any washout of construction or excavated materials form the drill and blast tunnelling work should be diverted to the drainage system via appropriate sediment traps.	N/A
	• Ground water pumped out of tunnels should be discharged into the drainage channels which incorporated sediment traps to enhance deposition rates and to remove silt.	N/A

Types of Impacts	Mitigation Measures	Status
	• Spend grouts used in diaphragm wall construction should be collected in a separate slurry collection system, reconditioned and reused wherever practicable. The disposal of used grouting materials will only be permitted if it is treated to the TM standards before discharge to the storm drains or disposal to landfill.	N/A
	General Construction Activities	
	• Debris and rubbish on site should be collected, handled and disposed of properly to avoid entering the water column and cause water quality impacts.	^
	• All fuel tanks and storage areas will be provided with locks and be located on sealed areas (within bunds of a capacity equal to 110% of the storage capacity of the largest tank or 20% by volume of the fuel stored in that areas, whichever in the greatest).	^
	Sewage Effluent	
	• Construction work force sewage discharges form fixed toilet facilities on-site should be connected to the nearby existing trunk sewer wherever feasible. However, for areas where existing trunk sewer is not available, it is recommended that appropriate and adequate on site portable chemical toilets should be provided by a licensed contractor who will be responsible for appropriate disposal and maintenance of these facilities.	^
	• It is considered that sewage discharges could also be treated by on-site septic tanks and soakaway. Minimum clearance away form streams and catchments and other requirements for the proposed septic tank and soakaway should be referred to EPD's Practice Note for Professional Persons, Drainage Plans.	N/A
Waste	General	
	• Training and instruction shall be given at a site to construction staff to increase awareness and draw attention to waste management issues and the need to minimise waste generation. The training requirement shall be included in the site waste management plan.	^
	Storage, Collection and Transportation of Waste	
	• Wastes shall be handled and stored in a manner to ensure that they are held securely without loss or leakage.	^
	• Authorised or licensed waste hauliers shall be used and they shall only collect wastes prescribed by their permits.	^
	• Waste shall be removed on a daily basis.	^
	• Waste storage area shall be maintained and cleaned on a daily basis.	^
	 Windblown litter and dust during transportation shall be minimised by either covering trucks or transporting wastes in enclosed containers. 	^
	• Obtain necessary waste disposal permits from the appropriate authorities if they are required.	^
	Wastes shall be disposed of at licensed waste disposal facilities.	^
	• Develop procedure such as ticketing system to facilitate tracking of loads, particularly for chemical waste, and to ensure that illegal disposal of wastes does not occur.	^
	 Maintain records of the quantities of wastes generated, recycled and disposed. 	^

Types of Impacts	Mitigation Measures	Status					
	Surplus Excavated Materials						
	• Due to the high risk of loose material being washed into the existing nullah, stockpile materials should be properly compacted and covered from water erosion and located at least 10m away from the nullah wall.	^					
	Construction and Demolition (C&D) Waste						
	 Careful design, planning and good site management shall be adopted to minimise over-ordering and generation of waste materials such as concrete grouts. 	^					
	• The handling and disposal of bentonite slurries shall be undertaken in accordance with Practice Note for Professional Persons – Construction Site Drainage (ProPECC PN 1/94) on construction site drainage.	N/A					
	• Construction and demolition (C&D) material shall be segregated to inert and non-inert parts. The inert portion shall re-used at areas of reclamation or land formation, or to public filling area shall such allocation is deemed necessary. The non-inert portion shall be disposed of to landfill.	^					
	Chemical Waste						
	• Chemical waste that is produce during construction shall be handled in accordance with the Cod of Practice on the Packaging, Handling and Storage of Chemical Wastes.	^					
	 Containers used for the storage of chemical wastes should: a. Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; 	~					
	b. Have a capacity of less than 450 litres unless the specifications have been approved by the EPD;c. Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Chemical Waste Regulations.						
	 The storage area for chemical wastes should: a. Be clearly labelled and used solely for the storage of chemical waste; b. Be enclosed on at least 3 sides; 						
	 c. Have an impermeable floor and bunding of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is largest; d. Have adequate ventilation; 	^					
	e. Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste if necessary);						
	 f. Be arranged so that incompatible materials are adequately separated. Disposal of chemical waste shall be via a licensed waste collector; and to a facility licensed to receive chemical waste; or a reuser of the waste (under approval from EPD). 	^					
	General Refuse						

Types of Impacts	Mitigation Measures	Status
	• General refuse generated on-site shall be stored in enclosed bins or compaction unit separate from C&D and chemical wastes. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D and chemical wastes, on a daily for every second day basis to minimise odour, pest and litter impacts. The burning of refuse on construction sites is prohibited by law.	^
	• Reusable rather than disposable dishware shall be used if feasible.	N/A
	• A sediment barrier shall be erected to minimize stream sedimentation at downstream of the project boundary of the Toll Plaza.	N/A
	• Conduct a tree survey before commencement of the construction work.	^
Ecology	• All measures recommended in the approved landscape proposals under Condition 2.4 in EP above shall be fully implemented in accordance with the details and time schedule set out in the submission.	N/A
	• Loss of the adjacent woodland due to temporary land take shall be returned to the original status immediately.	N/A
	• Wild and uncontrolled fire shall be strictly prohibited	^
	• Fences shall be erected along the boundary of the construction sites at the Toll Plaza before commencement of works, to prevent tipping, vehicle movements, and encroachment of personnel onto adjacent wooded areas.	N/A
	 Landscape mitigation measure 1 (LMM1) – Construction programming and management. The periphery of the works areas at street level shall be managed so that they do not appear cluttered, untidy and unattractive and inconvenient to pedestrians. For example, all hoarding shall be colorfully designed with interesting motifs demonstrating the work of Highways Department. Hoardings with bland colours shall be avoided. 	N/A
Landscape and Visual Impact	• Landscape mitigation measure 2 (LMM2) – Advanced planting and erosion control works. Where possible, the transplantation of existing valuable trees, the stockpiling of topsoil, new planting and erosion control works shall be carried out as early as possible in the construction period instead of at the end. This will assist in maximizing the time for carrying out transplantation and new planting, resulting in a higher success rate for the survival of transplantation and new planting, resulting in a higher success rate for the survival of transplanted trees and the establishment of new screen trees. The stockpiling of topsoil will provide an abundant use of on-site material for growing media. During detailed design, the issue of stockpiling of topsoil in a manner that would avoid washing into the drainage scheme should be examined comprehensively.	N/A
	 Measurement of vibration would also be carried out on a need basis during the piling work 	^

Remarks:	^	Compliance of mitigation measure;	Х	Non-compliance of mitigation measure;
	N/A	Not Applicable;	•	Non-compliance but rectified by the contractor

APPENDIX H SUMMARY OF ENVIRONMENTAL LICENCES AND PERMITS

Appendix H - Summary of Environmental Licensing and Permit Status (LCKV)

Permit No.	Valid	Period	- Details	Status
I CI IIII I III.	From To		Dowing	
Environmental Peri	mit (EP)			
EP-103/2001/C	22/7/05	N/A	Construction and operation of (a) All civil works (including highways, traffic, geotechnical, drainage, structural, architectural and landscaping works) for the Lai Chi Kok Viaduct, the interchange with Ching Cheung Road, the main road within Butterfly Valley and the Eagle's Nest Tunnel; (b) All E&M works (including ventilation, Traffic Control & Surveillance System (TCSS), toll collection system and lighting) for the whole Route 9 between Cheung Sha Wan and Sha Tin; (c) The permanent slope works above the northern portal of the Eagle's Nest Tunnel; (d) The architectural works (including fitting out and furnishings) of the portal buildings of the Sha Tin Heights Tunnel.	Valid
Registration of Che	mical Wast	e Producer	I	
WPN 5213-261-N2413-0 4	17/11/03	N/A	N/A	Valid
Water Discharge Li	isence			
EP482/260/251/1	05/12/03	31/12/08	Discharge of industrial trade effluent arising from the construction site at Route 9 – Lai Po Road Section of Lai Chi Kok Viaduct (Contract HY/2003/01).	Valid
EP482/260/251/2	15/12/03	31/12/08	Discharge of industrial trade effluent arising from the construction site at Route 9 – Lai Chi Kok Viaduct excluding Lai Po Road Section.	Valid
Construction Noise	Permit (CN	(P)		
GW-RW0498-06	16/9/06	15/3/07	<i>Location:</i> Butterfly Valley <i>Time Period:</i> 0700-2300 (general holiday including Sundays) and 1900-2300 (any day not being a general holiday).	Valid
GW-RW0508-06	13/9/06	12/3/07	<i>Location</i> : Butterfly Valley Interchange <i>Time Period</i> Any day not being a general holiday between 2100-2400 hours (immediately following a general holiday) and between 2100-0700 hours (not immediately following a general holiday).	Valid
GW-RW0513-06	17/9/06	11/3/07	<i>Location:</i> Junction of Castle Peak Road and Ching Cheung Road <i>Time Period:</i> 0900-1900 (general holiday including Sundays).	Valid
GW-RW0558-06	1/10/06	31/3/07	<i>Location:</i> Butterfly Valley Road <i>Time Period:</i> 0700-2300 (general holiday including Sundays) and 1900-2300 (any day not being a general holiday).	Valid
GW-RW0563-06	2/10/06	1/4/07	<i>Location:</i> Ching Cheung Road – Lai Wan Road Overpass near Nob Hill <i>Time Period:</i> 0900-2300 (general holiday including Sundays) and 1900-2300 (any day not being a general holiday).	Valid

Permit No.	Valid	Period	- Details	Status
1 cl mit 190.	From	То		Status
GW-RW0565-06	4/10/06	3/4/07	<i>Location:</i> Castle Peak Road near Ching Cheung Road <i>Time Period:</i> 0700-2300 (general holiday including Sundays) and 1900-2300 (any day not being a general holiday).	Valid
GW-RW0580-06	9/10/06	9/3/07	<i>Location:</i> Castle Peak Road and Butterfly Road <i>Time Period:</i> Any day not being a general holiday for 2100-2400 (immediately following a general holiday) and 2100-0700 hours (not immediately following a general holiday).	Valid
GW-RW0581-06	7/10/06	6/4/07	<i>Location:</i> Junction of Ching Cheung Road and Castle Peak Road <i>Time Period:</i> 0700-2300 (general holiday including Sundays) and 1900-2300 (any day not being a general holiday).	Valid
GW-RW0582-06	9/10/06	8/3/07	<i>Location:</i> Butterfly Valley Interchange <i>Time Period:</i> Any day not being a general holiday for 2100-2400 (immediately following a general holiday) and 2100-0700 hours (not immediately following a general holiday).	Valid
GW-RW0624-06	27/10/06	26/4/07	<i>Location:</i> Kwai Chung Road near Lai Chi Kok Interchange <i>Time Period:</i> Any day not being a general holiday for 2100-2400 (immediately following a general holiday) and 2100-0700 hours (not immediately following a general holiday).	Valid
GW-RW0625-06	31/10/06	28/4/07	<i>Location:</i> Butterfly Valley Road near Lai Chi Kok Reception Centre <i>Time Period:</i> Any day not being a general holiday for 2100-2400 (immediately following a general holiday) and 2100-0700 hours (not immediately following a general holiday).	Valid
GW-RW0642-06	13/11/06	11/4/07	<i>Location:</i> Butterfly Valley Road near Lai Chi Kok Interchange <i>Time Period:</i> Any day not being a general holiday between 2100-2400 hours (immediately following a general holiday) and between 0000-0700 hours & 2100-2400 hours (not immediately following a general holiday).	Valid
GW-RW0643-06	8/11/06	7/5/07	<i>Location:</i> Ching Cheung Road near Butterfly Valley <i>Time Period:</i> 0000-2400 (general holiday including Sundays) and 0000-0700 & 1900-2400 (any day not being a general holiday).	Valid
GW-RN0662-06	24/11/06	19/5/07	<i>Location:</i> Ching Cheung Road near Butterfly Valley <i>Time Period:</i> Any day not being a general holiday for 2100-2400 (immediately following a general holiday) and 2100-0700 hours (not immediately following a general holiday).	Valid
GW-RW0745-06	3/1/07	2/6/07	<i>Location:</i> Lai Po Road near Sham Mong Road <i>Time Period:</i> 0000-2400 (general holiday including Sundays) and 0000-0700 & 1900-2400 (any day not being a general holiday).	Valid

Permit No.	Valid	Period	Details	Status	
Permit No.	From To		Detans	Status	
GW-RW0755-06	14/1/07	10/6/07	<i>Location:</i> Lai Po Road near Hoi Lai Estate <i>Time Period:</i> 0000-2400 (general holiday including Sundays) and 0000-0700 & 1900-2400 (any day not being a general holiday).	Valid	
GW-RW0004-07	21/1/07	19/6/07	<i>Location:</i> Ching Cheung Road near Mei Foo Sun Chuen <i>Time Period:</i> 0000-2400 (general holiday including Sundays) and 0000-0700 & 1900-2400 (any day not being a general holiday).	Valid	
GW-RW0027-07	31/1/07	30/6/07	<i>Location:</i> Lai Wan Road <i>Time Period:</i> 0000-2400 (general holiday including Sundays) and 0000-0700 & 1900-2400 (any day not being a general holiday).	Valid	
GW-RW0028-07	28/1/07	25/3/07	<i>Location:</i> Ching Cheung Road <i>Time Period:</i> 0000-2400 (general holiday including Sundays) and 0000-0700 & 1900-2400 (any day not being a general holiday).	Valid	
GW-RW0057-07	21/2/07	21/7/07	<i>Location:</i> Kwai Chung Road near Lai Chi Kok Interchange <i>Time Period:</i> 0000-2400 (general holiday including Sundays) and 0000-0700 & 1900-2400 (any day not being a general holiday).	Valid	
GW-RW0058-07	25/2/07	19/8/07	<i>Location:</i> Ching Cheung Road section between Nob Hill to Castle Peak Road <i>Time Period:</i> 0000-2400 (general holiday including Sundays) and 0000-0700 & 1900-2400 (any day not being a general holiday).	Valid	

APPENDIX I COMPLAINT LOGS

Appendix I - Complaint Log

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			Kwai Tsing District Officer (KTDO) recently received a public noise complaint about construction noise generated from the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project, near Nob Hill, Lai Chi Kok. KTDO referred the complaint to the Highways Department (HyD) on the same day. HyD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 18 March 2004.	 Based on the information provided by the ER, the construction activities conducted in the vicinity of Nob Hill in the period between 2 and 18 March 2004 were: Item 1 – Breaking off existing planter and excavate trial trench to expose underground utilities (using one to two backhoes) Item 2 – Erect rock fall fence & forming platform for predrilling (using one backhoe and occasionally one crane lorry) Item 4 – Excavate further to expose all underground utilities (using hand tools) Item 5 – Pre-drilling works (using one drilling rig) 	
40318	Nob Hill	18 March 2004	The complaint was raised by the Citybase Property Management Ltd. (the management company of Nob Hill) and the Secretarty of Nob Hill Owners Committee (Mr. Kevin Tse) about construction noise generated from the R8-LCKV Project at the work areas near Nob Hill. Mr. Kevin Tse mentioned that residents living in Nob	Considering the scale of work and the PMEs adopted, the ET believed that the construction noise impact at Nob Hill from the above construction activities of R8-LCKV was not significant. The bored piling work (Item 3) using one crawler crane and one oscillator was started on 19 March 2004, which was two days after the issue date of this complaint, so this activity was not considered in this report.	Closed
			Hill have greatly been affected by the noise impacts generating from the R8- LCKV construction works. He also requested relevant government departments to consider installing noise barrier along Ching Cheung Road and to work out possible measures to minimize the noise nuisances to the	According to the EM&A Manuals, Nob Hill was not selected as Noise Monitoring Location (NML) for the Project. Therefore, no direct noise monitoring data could be provided for the complaint investigation. However, there was no noise level exceedance recorded at the nearby NML (NM4 – Mei Foo Sun Chuen, Phase 5) since the commencement of the project according to ET's inventory.	
			residents living in the vicinity.	During ET's weekly environmental site inspections on 3, 10, 17 March 2004, no serious noise nuisance induced by the Project works was observed at the sites near Nob Hill. Based on the joint site visit with the representative of HyD, IEC, RSS and ET to the Nob Hill on 30 March 2004, the major noise source at Nob Hill was identified as traffic noise on Ching	

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				Cheung Road, which is located very close to this building, especially at or above the Podium Floor (i.e. 5/F).	
				 Based on the information obtained, this noise complaint is not considered due to the construction activities of the Project. Nevertheless, the Contractor was recommended to adopt good site practice to minimize the construction noise, such as: To space out noisy equipment and position it as far away as possible from the sensitive receivers; To avoid concurrent uses of noisy equipment near the sensitive area; To ensure the equipment are maintaining in good operation condition; and To turned off any idle equipment on site. 	
				Adding to that, ET is proposed to install one to two noise monitoring stations at Nob Hill in order to monitor the noise impact generated from the R8-LCKV Project to the resident of Nob Hill or the nearby buildings.	

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
40330	Site Areas near Nob Hill	30 March 2004	 Highways Department (HyD) recently received a public noise complaint about construction noise generated from the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project, near Nob Hill, Lai Chi Kok. HyD referred the complaint to the RSS and subsequently referred to the ET Leader of the Project on 30 March 2004. The complaint was raised by Mr. Yau, the Office of DCV Member Mr. Cheung Wing Shum, regarding the high pitch construction noise generated at the R8-LCKV site which cause serious nuisance to the residents at Mei Foo. 	 Based on the information provided by the RSS, the Contractor was not aware of any high pitched construction noise arising from plant employed for their works. The noise complaint referred to may be originated from the damage of a gas main valve on the afternoon of 29 March 2004 in the vicinity of the junction of Mai Lai Road with Lai King Hill Road. The high pitched whistle apparently resulted from the damage which was repaired by TownGas in that afternoon. Based on the information obtained, this noise complaint is considered not due to the construction activities of the Project. Nevertheless, the Contractor was recommended to adopt good site practice to minimize the construction noise, such as: To space out noisy equipment and position it as far away as possible from the sensitive receivers; To ensure the equipment are maintaining in good operation condition; and To turned off any idle equipment on site. 	Closed
40402	Nob Hill	06 April 2004	A public noise complaint was received by the Contractor (NECSO) on 02 April 2004 regarding the noise generated from the Ching Cheung Road Widening Works of the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project, near Nob Hill, Lai Chi Kok. NECSO referred the complaint to the RSS and subsequently referred to the ET Leader of the Project on 6 April 2004	The complaint was raised by Ms Wong, regarding the noise generated from the Ching Cheung Road Widening Works of the R8-LCKV Project, which cause serious nuisance to her. Based on the information provided by the RSS, the plants employed by the Contractor for carrying out bored piling works in front of Nob Hill should not generate excessive noise. The RSS had also checked against the site records that no piling works was in progress in front of Nob Hill on 1-3 April 2004. According to telephone communication between the complainant (Ms Wong) and the RSS on 8 April 2004, the RSS reported that Ms Wong was not complaining about the construction noise generated by the R8-LCKV Project. She was actually complaining about the traffic noise she anticipated to be generated after completion of widening work at Ching Cheung Road in front of Nob Hill.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				 During ET's weekly environmental site inspections on 17, 24 & 31 March 2004 and 7 April 2004, no serious noise nuisance induced by the Project works was observed at the construction sites near Nob Hill. Based on the joint site visit with the representative of HyD, IEC, RSS and ET to the Nob Hill on 30 March 2004, the major noise source at Nob Hill was identified as traffic noise on Ching Cheung Road, which is located very close to this building, especially at or above the Podium Floor (i.e. 5/F). Based on the information obtained, this noise complaint is considered not due to the construction activities of the Project. Nevertheless, the Contractor was recommended to adopt good site practice to minimize the construction noise, such as To space out noisy equipment and position it as far away as possible from the sensitive receivers; To ensure the equipment are maintaining in good operation condition; and To turned off any idle equipment on site. 	
40710	Pier P7 in Portion E1	10 July 2004	A public complaint was raised on 30 th June 2004 regarding the washout of muddy water from the site area of the Route 8 – Lai Chi Kok Viaduct (R8- LCKV) Project, at Pier P7 onto Lai Chi Kok Road. The complaint was referred to the RSS on 3 rd July 2004 and subsequently referred to the ET Leader of the Project on 10 th July 2004. The complaint was raised by Mr. Chan,	 Based on the information provided by the RSS, the spillage of muddy water was in fact due to a burst in a temporary water pipe being utilized in the piling operations at Pier P7 in Portion E1. Emergency remedial works were undertaken preventing further spillage of muddy water. The remaining ponding water within the works area arising from the burst was all removed from the area on 5th July 2004. During ET's weekly environmental site inspection on 14th July 2004, no serious water quality nuisance induced by the Project works was observed at the construction sites near Pier P7. It was also noted that the back of profile barriers along the site boundary had been sealed up by cement as preventive measures. 	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			regarding the washout of muddy water from the works area of the R8-LCKV Project onto Lai Chi Kok Road. The washout caused nuisance to the drivers utilizing the road, and may also cause danger to the motorbikes.	During ET's weekly environmental site inspections on 17, 24 & 31 March 2004 and 7 April 2004, no serious noise nuisance induced by the Project works was observed at the construction sites near Nob Hill.	
				Based on the information obtained, the complaint is considered due to the construction activities of the Project. Emergency remedial works had been taken by the Contractor to rectify the situation and preventive measures had also been implemented.	
				 Nevertheless, the Contractor was recommended to adopt the following measures to avoid re-occurrence of similar incidents: to enhance surface runoff control measures along the site boundary; to provide adequate training to the frontline workers; and to regularly inspect temporary water supply equipment, such as hose pipe to make sure the equipment is in good condition. 	
40809	Ching Cheung Road area near Nob Hill	22-Jul-04 (by EPD) 09-Aug-04 (by ET Leader)	EPD received a public noise complaint on 22 July 2004 about construction noise and dust generated from Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project, at the Ching Cheung Road Area near Nob Hill. EPD subsequently referred the complaint to the ET Leader of the Project on 9 August 2004. The complaint was about the construction noise and dust observed at the Ching Cheung Road area near Nob Hill. The locations of the works areas being concerned by the complainant include:	 Information Provided by RSS Information (construction activities and equipment adopted) in a 2-week period before the date of complaint, i.e. 7 to 21 July 2004, was obtained from the Resident Site Staff. Area A: Item 1 – Drainage works by using 1 x backhoe; Item 2 – Bored piling works by using 1 x crawler crane, 1 x air compressor, 1 x reverse circulation drill and 1 x power pack; Item 3 – Trial trench excavation by man power; Item 4 – Gas main diversion by 1 x backhoe (performed by TGC's Contractor) Area B: No construction activity was undertaken in the concerned period. 	Closed
			 Area A: Works area between Nob Hill and Lai Chi Kok Park Swimming Pool Area B: Works area between Ching 	<i>Review of Environmental Monitoring Results</i> The routine monitoring stations, which are in the vicinity of the concerned works areas, include: <u>Noise Monitoring</u>	

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
Log Ref.	Location	Received Date	Details of Complaint Cheung Road and Mei Lai Road / Lai Wan Road opposite to Mei Foo Sun Cheung (Phase 5) and Lai Chi Kok Public Library.	 NM4: R/F of Mei Foo Sun Chuen (Phase 5) NM8a: M/F of Nob Hill NM8b: 3/F of Nob Hill Air Quality (1-hr TSP / 24-hr TSP) Monitoring AM2: R/F of Lai Chi Kok Sports Centre No Action / Limit level exceedance was identified in July 2004. <i>Environmental Site Inspection</i> During the ET site inspections on 8th, 14th and 20th July 04, no major environmental deficiency with regard to noise and air quality was identified by the auditors. <i>Conclusions</i> Based on the RSS's information, environmental monitoring results as well as the observations made during site inspections, this complaint is considered to be invalid and not due to the construction activities of the Project. Nevertheless, the Contractor was recommended to adopt good site practice to minimize the construction noise and dust impacts, such as: To space out noisy equipment and position it as far away as possible from the sensitive receivers; To avoid concurrent uses of noisy equipment near the sensitive area; To turn off any idle equipment on site. To provide water spray for haul roads, loading/unloading and 	Status
				concrete breaking operations;To perform wheel wash for every vehicle immediately before leaving the site.	
50215	Mei Foo Sun Chuen, Phase 5 (Retaining Wall CC-R3)	15-Feb-05 (by ET Leader)	A public complaint was raised on 8 th Feb 2005 regarding construction noise from the site area of the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project	<i>Construction Activities</i> During the weekly site inspection on 17 Feb 05, piling work was being conducted at the concerned. The major powered	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			near Mei Foo Sun Chuen. The complaint was referred to the Resident Site Staff on 14 th Feb 2005 and subsequently referred to the ET Leader of the Project on 15 th Feb 2005. The complaint was raised by a resident in Mei Foo Sun Chuen, regarding the noise generation from the piling work at Retaining Wall CC-R3, adjacent to Po Leung Kuk Tong Nai Kan College.	 mechanical equipment (PME) in operation included a mobile crane, an air compressor, a reverse circulation drill and a generator. In view of the separation of the site area and the residential building (around 40 m) and also the high traffic noise from Ching Cheung Road as well as Mei Lai Road, the noise generated from the operation of the PME was believed to be insignificant. Environmental Monitoring 	
				The noise monitoring results at Station NM4 (Mei Foo Sun Chuen, Phase 5) for the last 3 months were reviewed in order to evaluate the noise impact from the Project on the noise sensitive receiver. The measured noise levels in last three threes were ranged from 70.8 to 75.8 dB(A). It was observed that the measured noise levels were well within the range of baseline noise levels (69.2 to 75.8 dB(A)). The corrected construction noise levels were found to be ranged from 63.5 to 71.5 dB(A), which were well below the noise criterion of 75 dB(A). Conclusions	
				Based on the information obtained and the noise monitoring results, this complaint is considered to be invalid and not due to the construction activities of the Project. Nevertheless, the Contractor was recommended to adopt good site practice to minimize the construction noise impacts.	
50322	Seung Lai House, Wah Lai Estate (Slope S1)	11-Mar-05 (by EPD) 22-Mar-05 (by ET Leader)	Environmental Protection Department (EPD) received a public noise complaint on 11 Mar 05 about daytime construction noise generation from R8- LCKV. EPD subsequently referred the	Construction Activities As advised by the RSS, the major construction work during 25 Feb 05 to 11 Mar 05 (2 weeks before the date of complaint) in the vicinity of Wah Lai Estate included excavation work, soil	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			complaint to the Environmental Team (ET) Leader of the Project on 22 Mar 05. The complaint was raised by a resident of Seung Lai House of Wah Lai Estate, regarding the daytime (0800-1800 hrs) construction noise generated from the slope work and road work of R8- LCKV Project. As advised by EPD, the complainant is living on 20/F or above in Seung Lai House.	 nail work and installation of u-channel and manholes. The major powered mechanical equipment included excavators, drilling machine and air compressor. In view of the separation of the site area (Slope S1) and the Seung Lai House (around 140 m) and also the traffic noise from Ching Cheung Road, the noise generated from the construction activities at Slope S1 was believed to be insignificant. <i>Environmental Monitoring</i> Ad-hoc noise measurement was conducted at Seung Lai House on 30th Mar 05 and the measured noise level (Leq-30min) was 66.9 dB(A), which was well below the criterion for daytime construction noise of 75 dB(A). The construction noise level (with reduction of background noise level) is expected to be even lower. <i>Conclusion</i> Based on the information obtained and the noise measurement results, this complaint is considered not justifiable. Nevertheless, the Contractor was recommended to adopt good site practice to minimize the construction noise impact. 	
50330, 50331, 50404 & 50407	Wah Lai Estate	30-Mar-05, 31- Mar-05, 4-Apr- 05 & 7-Apr-05 (by ET Leader via RSS)	Four public complaints were lodged by the residents of Wah Lai Estate regarding the construction noise from the site area of the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project near Wah Lai Estate. The complaints were	<i>Construction Activities</i> The site of concern was likely to be Slope S1, which is around 140 m away from Wah Lai Estate. The major construction work at Slope S1 included trimming of slope, soil nail work and erection of u-channels and step channels.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			referred by the Resident Site Staff to the Environmental Team (ET) Leader on 30 th , 31 st March, 4 th and 7 th April 2005, respectively.	Investigation/Milgation Action Environmental Monitoring Ad-hoc noise measurement was conducted at Seung Lai House on 30 th Mar 05 and 7 th Apr 05 and the measured noise levels (Leq-30min) were ranged from 66.9 to 69.1 dB(A), which were well below the criterion for daytime construction noise of 75 dB(A). The construction noise level (with reduction of background noise level) is expected to be even lower. Conclusion Based on the results of the ad-hoc noise measurements at Wah Lai Estate, no exceedance of daytime noise criterion of 75 dB(A) was recorded. The complaints lodged are therefore considered not justifiable. Mitigation The Contractor agreed to arrange the noisy activities to commence after 8:00 am. This arrangement could effectively reduce the disturbance to the residents within the more sensitive time period (7:00 am to 8:00 am).	
50404-v2	Mei Foo Sun Chuen	4-Apr-05 (by ET Leader via RSS)	A public complaint was raised on 1 st April 2005 regarding construction noise from the site area of the Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project near Mei Foo Sun Chuen. The complaint was referred to the Resident Site Staff and the ET Leader on 4 th	<i>Construction Activities</i> The site of concern was likely to Retaining Wall CC-R3, adjacent to Po Leung Kuk Tong Nai Kan College. The major construction works at this area included bored piling works and excavation works.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			April 2005.	Environmental Monitoring	
				According to the EM&A Manual, Mei Foo Sun Chuen, Phase 5 (NM4) is designated as one of the noise monitoring stations.	
				Since the commencement of the impact monitoring programme, the construction noise levels recorded at this station were all below the noise criterion.	
				Conclusion	
				Based on the noise monitoring results at Station NM4 (Mei Foo Sun Chuen), no exceedance of daytime noise criterion of 75 dB(A) was recorded since the commencement of the impact monitoring programme. The complaint lodged is therefore considered not justifiable.	
				Mitigation	
				The Contractor has agreed to arrange the noisy activities to commence after 8:00 am. This arrangement could effectively reduce the disturbance to the residents within the more sensitive time period (7:00 am to 8:00 am). The Contractor also agreed to provide some temporary noise barriers for the noisy machinery if found necessary.	
50613	Mei Foo Sun Chuen	7-Jun-05 (by EPD) 13-Jun-05 (by ET Leader)	According to EPD, the complaint was raised by a resident of Mei Foo Sun Chuen (Block 7, Phase 5) on 7 June 2005. It was about construction dust emitted intermittently from the slope works undertaken on the other side of Mei Lai Road.	Site Activities The site of concern was likely to be CCR-R3. Bored piling works and demolition of existing retaining walls were undertaken at this area in the period between 1 and 7 June 2005. It was believed that the demolition of existing retaining wall, which involved concrete breaking, was the activity of concern.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
Log Ref.	Location	Received Date	Details of Complaint The complainant was particularly concerned about the fugitive dust emission during rock / concrete breaking activities.	Investigation/Mitigation ActionObservationsOn 1 Jun 05, one of the environmental deficiencies noted by the ET was about fugitive dust emission from breaking activities at CCR-R3. The Contractor was reminded to provide sufficient dust mitigation measures for the breaking works. Immediate action was taken by the Contractor to apply water spray for the works as observed during the audit session.On 9 Jun 05, the breaking works were still being taken at CCR- R3. Water spray as a dust mitigation measure was being adopted by the Contractor during the audit. No observable dust emission was noted from the breaking works or other site activities.On 15 Jun 05, the same area was re-inspected due to the receipt of the complaint from EPD. The demolition works had been finished and no other dust emissive activity was being taken. No other dust source from the construction site was observed during the inspection.ConclusionBased on the observations noted during our site inspections, this 	Status
				However, corrective action had been taken by the Contractor and the situation was found improved during the follow-up inspections.	
50721	Hei Lai House, Wah Lai Estate	21-Jul-05 (by ET Leader)	The complaint was lodged by a resident of Hei Lai House of Wah Lai Estate through a Legislative Council member. The complaint was about construction noise nuisance caused by rock breaking work, which claimed to be started from 8:30am daily, carried out at Ching Cheung Road near Wah Lai Estate.	Site Activities The slope work at Slope S1 was likely to be the activity of concern. The work at Slope S1 recently included the operation of excavator mounted breakers, excavators and dump trucks. The time period of concern was within normal working hours (7am to 7pm) on a weekday not being a public holiday. The noise criterion is 75 dB(A) for domestic premises.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			The complainant hoped that the rock breaking work could start later i.e. be carried out from noon to afternoon and the site could be fully enclosed. The Environmental Team (ET) of the Project received the complaint on 21 July 2005 and forwarded it to the Resident Site Staff (RSS) to obtain necessary information.		
51107	Ching Cheung Road near Mei Foo Sun Chuen	7-Nov-05 (by the ET Leader)	Environmental Protection Department (EPD) received a public complaint about environmental nuisance generated from Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 7 November 2005. According to EPD, the complaint was	The site of concern was likely to be CCR-S4 and CCR-R3. According to RSS's records, bored piling works and soil nail drilling at CCR-R3, excavation works at CCR-S4 in the concerned period. <i>Site Inspection</i> After receipt of the complaint, an ad-hoc site inspection was carried by ET on 9 November 2005 and the following	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			raised by a resident of Mei Foo Sun Chuen. The complaint was about dark smoke, dust and noise nuisance caused by the construction work of R8-LCKV near Mei Foo Sun Chuen.	 observations were made: 1. Breaking activities were undertaken at CCR-R2 and R3. Continuous water spray was applied by the workers for dust suppression. Movable noise barriers were erected to alleviate the noise impact. 2. The haul roads and exposed works areas were observed wet. A water sprinkler was installed at the CCR-S4 for water spraying. 3. Most of the slope was shot-creted to avoid wind erosion. 4. Bored piling work was carried out near the site exit of CCR-R3. Since bored piling mainly involves handling of wet materials, dust nuisance causing by this type of work is not anticipated. Gas exhaust from the machines was visually clear and no dark smoke was identified. <i>Environmental Monitoring</i> Air quality monitoring was conducted at Lai Chi Kok Sports Centre and noise monitoring is conducted at Mei Foo Sun Chuen. No exceedance was recorded for both monitoring. <i>Conclusion</i> Based on the ad-hoc site inspection and the environmental monitoring results, this complaint was considered not justifiable. 	
60118	Lai Po Road near Hoi Lai Estate	18-Jan-06 (by the ET Leader)	Environmental Protection Department (EPD) received a public complaint about environmental nuisance generated from Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 18 January 2006. According to EPD, the complaint was lodged by a resident of Hoi Ming	 Site Activities According to the RSS's records, night works were carried out by the Contractor between 2000 hrs on 14 January 2006 and 0530 hrs on 15 January 2006: Delivery of segment from storage yard near Pier P5/L to Pier 15 for erection; Stressing to temporary PT bars of segments at Pier B3. The above night works, which involved operation of tractor, 	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			House of Hoi Lai Estate. The complaint was about construction noise nuisance caused by construction work of R8-LCKV carried out at Lai Po Road near Hoi Lai Estate. The noise nuisance was noted since 14 January 2006 during the periods from 2330 hrs to 0600 hrs.	 mobile crane, lifting frame and generator, were undertaken under the two construction noise permits CNP no. GW-RW0739-05 and GW-RW0740-05. <i>Environmental Monitoring</i> In order to evaluate the noise impact onto the residents of Hoi Lai Estate, nighttime noise monitoring was carried out on 18 January 2006 at 23:00. The above monitoring results revealed that the measured noise levels were close to the reference background levels. After correction of the mean background level, all corrected noise levels were below the noise criterion of 55 dB(A). <i>Conclusion</i> Based on the information collected and the monitoring results, the complaint is considered not justifiable. Nevertheless, the Contractor was reminded to take sufficient noise mitigation measures to minimize the environmental impact on the nearby community. 	
60119	Mei Foo Sun Chuen (Phase 5)	18-Jan-06 (by the ET Leader)	Environmental Protection Department (EPD) received a public complaint about environmental nuisance generated from Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 19 January 2006. According to EPD, the complaint was raised by a resident of Mei Foo Sun Chuen via a Sham Shui Po District	 Site Activities The site of concern was likely to be CCR-S4, CCR-R2 and CCR-R3. According to RSS's records, site activities included: Trimming of existing rock slope at CCR-S4; Excavation and rock dowel installation at CCR-R2; and Construction of cable trough at CCR-R3 by CLP's contractor. Site Inspection After receipt of the complaint, an ad-hoc site inspection was carried by ET on 19 January 2006. No environmental deficiency 	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
Log Kei.	Location		Council Member's Office. The complaint mentioned that residents of Mei Foo Sun Chuen Stage 5 were adversely affected by construction dust caused by the Route 8 work carried out at the slopes adjacent to Ching Cheung Road.	 regarding construction dust was identified during the inspection. <i>Environmental Monitoring</i> All monitoring results in Jan 06 revealed that no exceedance was recorded for the air quality (1-hr and 24-hr TSP) criteria. <i>Contractor's Action</i> The Contractor of R8-LCKV had implemented several dust mitigation measures: Haul roads, exposed slope surface and soil stockpiles were watered regularly by hose pipes and sprinklers; Idled exposed slope were shot-creted; and Watering was applied for the dust emissive activities, such as loading and unloading of dusty materials, excavation and breaking works. <i>Conclusion</i> Based on the ad-hoc site inspection and the environmental monitoring results, this complaint was considered not justifiable. Nevertheless, the Contractor was reminded to keep on the dust mitigation measures being implemented and step up the measures if necessary. 	Status
60213 60216 60220 60222	Hoi Lai Estate (Lai Po Road)	13-Feb-06 16-Feb-06 20-Feb-06 22-Feb-06 (by the ET Leader)	Four environmental complaints were received in this reporting month. Three of them were referred by EPD on 13 th , 20 th and 22 nd Feb 06 and the other one was referred by HyD via MHJV on 16 th Feb 06. All about construction noise due to night works at Lai Po Road near Hoi Lai Estate.	 Site Activities Since around mid-January 2006, segments were transported to Piers P15 and B4, under the permission of construction noise permit (CNP). It was suspected that the sound of concern was generated from tractors for precast segment transportation. In view of the safety of workers, an alert sound and flashing are maintained during backing action of the tractors. Site Inspection 	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				An ad-hoc inspection was carried out by the ET on 16 Feb 06 from 00:30 to 02:30 am. Noise measurement was carried out during the inspection to evaluate the noise impact onto the residents of Hoi Lai Estate. During the monitoring, the major noise source identified was the road traffic noise from Sham Mong Road and Lai Po Road. No alarm sound or alike from the construction equipment was noted. The above monitoring results revealed that the measured noise levels were close to the reference baseline level. After correction of the mean background level, most of data were below the noise criterion of 55 dB(A).	
				Conclusion	
				Based on the information collected and the monitoring results, the complaints are considered not justifiable.	
				It was suspected that the nuisance was caused by the alert sound of tractors during backward movement which servers as a safety measure. However, the RSS and the Contractor are considering the possibility of lowering the alert sound level or replacing by a less disturbing pitch in order to minimize the noise nuisance to residents of Hoi Lai Estate.	
			Environmental Protection Department	Site Activities	
			(EPD) received a public complaint about environmental nuisance generated from Route 8 – Lai Chi Kok Viaduct (R8-LCKV) Project. EPD subsequently referred the complaint to the ET Leader on 20 April 2006.	According to the Resident Site Staff (RSS)'s records, the construction works were carried out by the Contractor from daytime to 2230 hours on 14 April and from 2000 hours to 0600 hours16 April 2006.	
			The complaint is about construction noise nuisance caused by construction work of night works at location near both Hoi Lai Estate and West Kowloon Highway between 14 and 17 April 2006.	 The construction activities near Hoi Lai estate included: - Erecting segments at column PA/R; Stressing of top tendon wires of segments and erecting segments at column P1/R; and Transporting segments to storage yard. 	

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
60420	Near both Hoi Lai Estate and West Kowloon Highway	20-Apr-06 (by the ET Leader)		The above construction activities were undertaken under a construction noise permit CNP no. GW-RW0172-06. Base on the RSS's preliminary investigation, it was suspected that the noise nuisance of concern was caused by loading and unloading of materials, hammering and/or dropping of materials on ground during the stressing works and transportation of precast segment by tractors.	Close
				Contractor's Action	
				The Contractor had implemented a short term mitigation measures:-	
				 Turned off the alert sound of tractors during backward movement in order to reduce the potential for noise impact; Strengthened their management on worker's working manner such as avoid dropping of material on ground, wrapping up of hammering equipment and etc.; and Conducted training of worker in order to reducing noise nuisance during the night works. 	
				Conclusion	
				Based on the information collected and the monitoring results, the complaints are considered not justified.	
				It was suspected that the nuisance was caused by loading and unloading of materials, hammering and/or dropping of materials on ground during the stressing works and transportation of precast segment by tractors.	
				The Contractor has strictly complied with PME allowed in the CNP No. GW-RW0172-06. Besides, night work at the concerned location was completed. No further construction work at night at this location is anticipated.	

Log Ref. Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
60428 Between Ching Cheung Road and Mei Lai Road (near Phase 5 of Mei Foo Sun Chuen)	28-Apr-06 (by the ET Leader)	Environmental Protection Department (EPD) received a public complaint about tree cutting in the area between Ching Cheung Road and Mei Lai Road (near Phase 5 of Mei Foo Sun Chuen). EPD subsequently referred the complaint to the ET Leader on 28 April 2006. The complaint was about the Contractor cu trees in the area between Ching Cheung Road and Mei Lai Road (near Phase 5 of Mei Foo Sun Chuen). This had removed the traffic noise barrier effect of the trees and hence made the residents of Mei Foo Sun Chuen becoming being seriously affected by the traffic noise nuisance.	 Site Activities According to the Resident Site Staff (RSS)'s records, current construction activities included segment erection works for Slip Road D, excavation works for cut slope CCR-S4 and retaining wall construction at CCR-R2 and CCR-R3. Since excavation for cut slopes and construction of slip road D are required at this area, tree cutting is unavoidable. Tree felling application was approved by DLO/KW. Contractor Action Under the EP condition and EIA, there is no need for this project to mitigate the traffic noise barrier effect due to the removal of tress. No follow up action was required for this complaint. Conclusion Under the EP conditions and EIAO, there is no need for this project to mitigate the traffic noise barrier effect due to the removal of tress. No follow up action was required for this complaint. Conclusion Under the EP conditions and EIAO, there is no need for this project to mitigate the traffic noise barrier effect due to the removal of trees. Based on the information collected, the complaint is considered not justifiable. Since excavation for cut slopes and construction of slip road D are required at this area, tree cutting is unavoidable. Tree felling application was approved by DLO/KW. Compensatory planting will be provided at the concerned area after completion of the construction works in order to improve the landscape and visual impacts. No follow up action will be required for this complaint. 	Close

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
Log Ref.	Location Hoi Lai Estate (Hoi Fai House)	Received Date	Details of Complaint Environmental Protection Department (EPD) received a public complaints about noise nuisance generated from Route 8 – Lai Chi Kok Viaduct Project. EPD subsequently referred the complaint to ET Leader on 22 May 2006. The complaint was concerned about the noise produced from construction work during the period between 2300 hours and 0100 hours every night since 3 weeks ago. The complaint described the noise being like sound of poring concrete.	Site Activities According to the RSS's records, only precast segment transportation works at the concerned area which was used as the segment storage yard near Pier P5L to Piers near Mui Kong Tsuen. No concreting activities were carried out at the abovementioned area between 2300 hours and 0100 hours every night in concerned period. In addition, the transportation works were usually carried out from 2000 hours to 0300 hours (or before 0300 hours). Contractor Action The idle and backup equipments such as tractors has turned off or throttled down in order to reduce the noise impact since the last complaint on this issue near Hoi Lai Estaet. Besides, the above night works were undertaken with three construction noise permits. Site Inspection An ad-hoc inspection was carried out by the ET at 2300 on 26 May 2006. During the inspection, no construction activities were carried out at the concerned area, where the tractor and mobile crane were throttled down. Conclusion According to RSS's information, no concreting activities were carried out at the concerned area. Therefore, the major noise nuisance (pouring concrete) might not be generated from the abovementioned area. Besides, the Contractor strictly complied with PME allowed in the CNP No. GW-RW0172-06. In addition, the Contractor had turned off the alert sound of tractors during backward movement.	Status
				Based on the information collected, the complaint is considered	

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				not justifiable. However, the Contractor was reminded to continuously	
				implement their practice to prevent noise nuisance generation due to the construction works. The site situation will be continuously reviewed by ET and RSS also.	
			The Integrated Complaint Centre (ICC) of HKSAR received a public complaint	Site Activities	
			about environment nuisance generated from Route 8 – Lai Chi Kok Viaduct (R8-LVKC). Resident Site Staff (RSS)	As advised by the RSS, the site of concerned area was likely to be CCR-S4.	
			subsequently referred the complaint to the ET Leader on 9 June 2006. The complaint was about the noise	According to the RSS's records, 1 number of excavator mounted breaker was unsed to carry out rock breaking work at CCR-S4 during the period between 9 a.m. and 6 p.m.	
			generated from rock excavation work from 9 a.m. to 6 p.m. at the area between Ching Cheung Road and Mei Lai Road (near Phase 5 of Mei Foo Sun	The excavation and rock breaking activities at the concerned area will likely be completed by end of September 2006.	
			Cheun).	Contractor Action	
60609	Near Phase 5 of Mei Foo Sun Chuen	9-Jun-06 (by ET Leader)		The silent rock breaking equipment has been used and noise barriers were erected to minimize the noise impact generated from the breaking activity.	Closed
				Site Inspection and Environmental Monitoring	
				An ad-hoc inspection was carried out by ET on 14 June 2006 from 1:30 p.m. to 4:30 p.m. and 16 June 2006 from 4:00 p.m. to 4:45 p.m.	
				During the inspections, the construction activities at CCR-S4 included handheld breaking, excavation and rock breaking activities were carried out at CCR-S4. However, the temporary noise barriers were erected at the abovementioned location as same as RSS's mentioned.	
				Noise measurement was carried out during the inspection to	

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				evaluate the noise impact onto the residents of Mei Foo Sun Chuen. The monitoring location was original monitoring location NM4 (Mei Foo Sun Chuen Phase 5).	
				The measured monitoring results were close to the reference baseline level. After correction of the mean background level, the monitoring data were below the noise criterion of 75 dB(A).	
				Conclusion	
				Base on the information collection and the monitoring result, the complaint was considered not justifiable.	
				The Contractor had implemented noise mitigation measures to minimize the noise impact. Besides, the monitoring result were below the noise criteria of 75dB(A). However, the Contractor was still reminded to continuously implement their practice to prevent noise nuisance generation from the construction works.	
				The environmental conditions of the site will be continuously reviewed by the RSS and the ET.	
60626	Near Phase 5 of Mei Foo Sun Chuen	26-Jun-06 (by ET Leader)	The Integrated Complaint Centre (ICC) of HKSAR received a public complaint through a facsimile on 12 June 2006 about an environmental nuisance generated from Route 8 – Lai Chi Kok Viaduct 9R8-LCKV) Project. Resident Site Staff (RSS) subsequently referred the complaint to the ET Leader on 26 June 2006. According to the explanation from the RSS, this complaint was indeed the same as that received by the ET on 9	Site Activities As advised by the RSS, the site of concerned area was likely to be CCR-S4. According to the RSS's records, 1 number of excavator mounted breaker was unsed to carry out rock breaking work at CCR-S4 during the period between 9 a.m. and 6 p.m. The excavation and rock breaking activities at the concerned area will likely be completed by end of September 2006.	Closed
			June 2006. The complaint initiated the complaint verbally to the ICC on 8 June 2006 and then also issued a facsimile to the ICC. The facsimile was transferred to the RSS on 12 June 06	Contractor Action The silent rock breaking equipment has been used and noise barriers were erected to minimize the noise impact generated from the breaking activity.	

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			and eventually reached the ET on 26 June 2006.	Site Inspection and Environmental Monitoring	
			The complaint was about the noise generated from rock excavation work from 9 a.m. to 6 p.m. at the area between Ching Cheung Road and Mei Lai Road (near Phase 5 of Mei Foo Sun Cheun).	As the complaint was identical to the one received on 9 June 06 by the ET, the ad-hoc inspections carried out on 14 June 2006 from 1:30 p.m. to 4:30 p.m. and 16 June 2006 from 4:00 p.m. to 4:45 p.m. were still applicable to this report. In addition, further ad-hoc inspections were carried out on 28 June 2006 from 1:30 p.m. to 4 :00 p.m. and 3 July 2006 from 9:30 a.m. to 11:30 a.m.	
			This complaint was made by the same complainant to the ICC through two different channels (by phone and by facsimile) and the ET of the Project was firstly notified on 9 June 2006. A complaint investigation report was	During the aforesaid inspections, the construction activities at CCR-S4 included handheld breaking, excavation and rock breaking activities were carried out at CCR-S4. However, the temporary noise barriers were erected at the abovementioned location.	
			issued on 22 June 06. As the ET received this separate complaint after the issue of the complaint investigation report and considered the nature of the complained event (general construction	In addition to the noise measurement conducted on 14 and 16 June 2006, further noise measurement was carried out on 30 June 2006 to evaluate the noise impact onto the residents of Mei Foo Sun Chuen. The monitoring location was original monitoring location NM4 (Mei Foo Sun Chuen Phase 5). Noise measurement carried out on 30 June 06, after correction of the mean background level, the monitoring data were below the	
			during daytime but not single event at a particular moment), the complaint investigation procedures were initiated.	noise criterion of 75 dB(A)	
				Conclusion	
				This complaint was identical to the one received by the ET on 9 June 06 because the complainant addressed the complaint to the ICC through two different channels (by phone and by facsimile). The facsimile was transferred to the RSS on 12 June 06 and eventually reached the ET on 26 June 06.	
				Base on the information collection and the monitoring result, the complaint was considered not justifiable.	
				The Contractor had implemented noise mitigation measures to minimize the noise impact. Besides, the monitoring result were	

Hill Road (by ET Leader) Site Inspection and Environmental Monitoring During the monthly site inspection on 4th September 2006, rock drilling at the slope CCR-S1 was carrying out. The ET observed that the work area was enclosed by tarpaulin sheets at three sides. Water was sprayed continuously at the drilling hole and head of the drilling rig was enclosed with a wet thick towel. All the mitigation measures mentioned by the RSS were implemented. Conclusion Base on the information collected and the monitoring results, the	Log Ref. Locatio	n Received Date	Details of Complaint	Investigation/Mitigation Action	Status
60830Near Mei Foo and Lai King Hill Road30-Aug-06 (by ET Leader)complaint described that spraying of water during rock drilling works was not implemented Spraying of water at the hole during drilling; . Wrapping the head of the drilling rig with a wet thick towel.Clos60830Near Mei Foo and Lai King Hill Road30-Aug-06 (by ET Leader)complaint described that spraying of water during rock drilling works was not implemented Spraying of water at the hole during drilling; . Wrapping the head of the drilling rig with a wet thick towel.Clos60830Juning the monthly site inspection on 4th September 2006, rock drilling at the slope CCR-SI was carrying out. The ET observed that the work area was enclosed by tarpaulin sheets at three sides. Water was sprayed continuously at the drilling hole and head of the drilling rig was enclosed with a wet thick towel. All the mitigation measures mentioned by the RSS were implemented.Clos60830Image: Supervise of the drilling trip rig was enclosed at the monitoring results, theImage: Supervise of the drilling rig was enclosed with a wet thick towel. All the mitigation measures mentioned by the RSS were implemented.Clos	Log Ref. Locatio	n Received Date	The Integrated Complaint Centre (ICC) of HKSAR received a public complaint on 25 August 2006 about an environmental nuisance generated from Route 8 – Lai Chi Kok Viaduct 9R8- LCKV) Project. Resident Site Staff (RSS) subsequently referred the complaint to the ET Leader on 30 August 2006. The complaint was concerned about dust generated from the rock drilling	 below the noise criteria of 75dB(A). However, the Contractor was still reminded to continuously implement their practice to prevent noise nuisance generation from the construction works. The environmental conditions of the site will be continuously reviewed by the RSS and the ET. <i>Site Activities</i> According to RSS's record, rock dowel installation for slope stabilization at CCR-S1 was commenced on 22 August 2006 and would likely last for at least 6 months. <i>Contractor Action</i> After receiving the complaint, the Contractor has further enhanced the dust mitigation measures as follows:- Enclosing the rock dowel drilling work on three sides, i.e. 	Status
(by ET Leader) Site Inspection and Environmental Monitoring During the monthly site inspection on 4th September 2006, rock drilling at the slope CCR-S1 was carrying out. The ET observed that the work area was enclosed by tarpaulin sheets at three sides. Water was sprayed continuously at the drilling hole and head of the drilling rig was enclosed with a wet thick towel. All the mitigation measures mentioned by the RSS were implemented. Conclusion Base on the information collected and the monitoring results, the		30-Aug-06	 of HKSAR received a public complaint on 25 August 2006 about an environmental nuisance generated from Route 8 – Lai Chi Kok Viaduct 9R8-LCKV) Project. Resident Site Staff (RSS) subsequently referred the complaint to the ET Leader on 30 August 2006. The complaint was concerned about dust generated from the rock drilling works affected the nearby ASRs. The complaint described that spraying of water during rock drilling works was 	 reviewed by the RSS and the ET. Site Activities According to RSS's record, rock dowel installation for slope stabilization at CCR-S1 was commenced on 22 August 2006 and would likely last for at least 6 months. Contractor Action After receiving the complaint, the Contractor has further enhanced the dust mitigation measures as follows:- Enclosing the rock dowel drilling work on three sides, i.e. top, back and the left hand side, with tarpaulin sheets; Spraying of water at the hole during drilling; 	Closed
complaints are considered not justifiable.	60830 and Lai K	ing (by ET Leader)		<i>Site Inspection and Environmental Monitoring</i> During the monthly site inspection on 4th September 2006, rock drilling at the slope CCR-S1 was carrying out. The ET observed that the work area was enclosed by tarpaulin sheets at three sides. Water was sprayed continuously at the drilling hole and head of the drilling rig was enclosed with a wet thick towel. All the mitigation measures mentioned by the RSS were implemented.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				monitoring results and dust mitigation measures were implemented by the Contractor during the rock drilling works. However, the Contractor was still reminded to take sufficient	
				dust mitigation measures to minimize the environmental impact on the nearby community:	
				• Enclose dusty activity such as rock drilling with tarpaulin sheet;	
				• Apply water spraying for any dust emissive activities, such as breaking, excavation, loading and unloading of dusty materials;	
				• Cover long-term idle exposed slope surfaces and stockpiles with tarpaulin sheets.	
				The environmental conditions of the site will be continuously reviewed by the RSS and the Environmental Team through site inspections and monitoring exercises.	
			Environmental Protection Department	Site Activities	
			(EPD) received a public complaint about environment nuisance generated from Route 8 – Lai Chi Kok Viaduct Project. EPD subsequently referred the complaint to ET Leader on 31 August	According to RSS's record, rock dowel installation for slope stabilization at CCR-S1 was commenced on 22 August 2006 and would likely last for at least 6 months.	
			2006.	Contractor Action	
60831	Between Lai Wan Road and Lai King Hill Road	Yan Road and ai King Hill Road Alter Structure Road Alter Structure (by ET Leader) (by ET Leader) Alter Structure (by ET Leader) (by ET Leader) (b) (b) (b) (b) (b) (b) (b) (b) (b) (b)	The complaint was concerned about construction noise, dust and waste water generated from the construction work affect the nearby NSRs after 19.00 hrs, the nearby ASRs and discharged to exiting road respectively	With reference to RSS's site diary, all site activities including drilling works at the concerned area were conducted between 8:00 and 18:00 daily. Ad hoc site observation carried out by the RSS confirmed that no construction activity was carried out after 18:00.	Closed
				As advised by the RSS, tarpaulin sheet covering and water spraying were provided by the Contractor to mitigate the dust nuisance generated from the rock drilling works. On 31 August 2006, the Contractor was further enhanced the dust mitigation measures as follows:-	
				• Enclosing the rock dowel drilling work on three sides, i.e.	

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				top, back and the left hand side (LHS) with tarpaulin sheets;	
				• Spraying water at the hole during drilling;	
				• Wrapping the head of the drilling rig with a wet thick towel.	
				Site Inspection and Environmental Monitoring	
				During the monthly site inspection on 4 th September 2006, rock drilling at the slope CCR-S1 was carrying out. The ET observed that the work area was enclosed by tarpaulin sheets at three sides. Water was sprayed continuously at the drilling hole and head of the drilling rig was enclosed with a wet thick towel. All the mitigation measures mentioned by the RSS were implemented.	
				Conclusion	
				Base on the information collected and the monitoring results, the complaint was considered not justifiable.	
				It was because there was no exceedance of the air quality monitoring results and dust mitigation measures were implemented by the Contractor during the rock drilling works. No construction activities were carried after 18:00 in the period mentioned by the complainant. In addition, no wastewater discharge was observed.	
				However, the Contractor was still recommended to take the following mitigation measures to minimize the environmental impact on the nearby community:	
				Dust Nuisance	
				• Enclose dusty activity such as rock drilling by tarpaulin sheet;	
				• Apply water spraying for any dust emissive activities, such as breaking, excavation, loading and unloading of dusty materials;	
				• Cover long-term idle exposed slope surfaces and stockpiles with tarpaulin sheets.	

				 <u>Construction Noise</u> The Contractor was reminded that construction activities during restricted hours could only be carried out with a valid Construction Noise Permit (CNP). In addition, appropriate noise mitigation measures described in the CNP should be implemented in order to minimize the noise impact on the nearby noise sensitive receivers. <u>Wastewater Discharge</u> Fill up the gaps under the footings of hoarding fence along Lai King Hill Road so as to prevent spillage of muddy water during heavy rain onto the existing road. 	
				The environmental conditions of the site will be continuously reviewed by the Resident Site Staff and the Environmental Team through site inspections and monitoring exercises.	
60925 Cheun Nob H	ur Ching ing Road, Hill and Lai Road	25-Sep-06 (by ET Leader)	The Integrated Complaint Centre (ICC) of HKSAR received a public complaint on 25 September 2006 about the an environmental nuisance generated from Route 8 – Lai Chi Kok Viaduct 9R8- LCKV) Project. Resident Site Staff (RSS) subsequently referred the complaint to the ET Leader on 25 September 2006. The complaint was concerned about the noise generated from the construction works after 19:00 at the area near Ching Cheung Road, Nob Hill and Mei Lai Road	 Site Activities According to RSS's record, rock dowel installation for slope stabilization at the Slope CCR-S1 was commenced on 22 August 2006 and would last for at least 6 months and the first batch of rock drilling works at the Slope CCR-S4 was commenced on 19 September 2006 and completed on 23 September 2006. <i>Contractor Action</i> After receiving the complaint, the Contractor has further enhanced the noise mitigation measures as follows:- Placing of a wooden box to cover the head of drilling; Spraying of water at the hole during drilling and erecting of nylon sheets; Providing silent type drilling rigs for the drilling works at both Slopes CCR-S1 and CCR-S4 <i>Site Inspection and Environmental Monitoring</i> 	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				During the weekly site inspection on 27 September 2006, rock drilling at the Slope CCR-S1 was not carrying out. The ET observed that the work area was enclosed by tarpaulin sheets at three sides. Temporary noise barrier was erected at the working platform of the Slope CCR-S1.	
				The ET also undertook an ad hoc site inspection at the concerned areas after 19:00 on 27 September 2006. No construction activities were observed and noise monitoring was not conducted.	
				Conclusion	
				Base on the information collected and the monitoring results, there was no exceedance of the noise monitoring results and noise mitigation measures were implemented by the Contractor during the rock drilling works.	
				However, the Contractor was still reminded to carry out construction activities only within the permitted working hours (i.e. $07:00 - 19:00$ on weekday) and to take sufficient noise mitigation measures to minimize the environmental impact on the nearby community:	
				• Provide silent type drilling rigs for the drilling works;	
				• Placing of wooden box to cover the head of drilling;	
				• Apply water spraying for at the hole during drilling;	
				The environmental conditions of the site will be continuously reviewed by the RSS and the Environmental Team through site inspections and monitoring exercises.	
61025	Lai Chi Kok Road Flyover near PCCW building	25-Oct-06 (by ET Leader)	The Integrated Complaint Centre (ICC) of HKSAR received a public complaint on 25 th October 2006 regarding noise nuisance generated from Route 8 – Lai Chi Kok Viaduct R8-LCKV) Project. Resident Site Staff (RSS) subsequently	<i>Site Activities:</i> According to RSS's record, installation of catchfan at Pier P5/L to P6 near PCCW was carried out at around 0115 to 0500 at both nights of 19 th and 20 th October 2006. The construction equipment used in both nights included one mobile crane, one crane lorry and one generator.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
Log Ref.	Location	Received Date	Details of Complaint referred the complaint to the ET Leader on 25 th October 2006. The complaint was concerned about the noise nuisance generated from workers and construction vehicles during the mid-night between 0100 and 0200 on both 19 th and 20 th October 2006 at Lai Chi Kok Road Flyover near PCCW building.	Investigation/Mitigation ActionContractor ActionAccording to RSS' record, acoustic material wrapping the head of chain blocks and hessian bags placing on ground around catchfans to suppress noise generation when hand tools were dropped onto ground.Environmental MonitoringAn ad-hoc site observation and noise monitoring at Hoi Fai House of Hoi Lai Estate were conducted by the Contractor on 26 th October 2006 between 0100 and 0130. The ET also carried out an ad-hoc inspection on 28 th October 2006 from 0100 to 0200. During the inspection, segment erection work was carried out at Pier P5 to P6, which involved the operation of mobile crane and movement of lorry and trucks.During the monitoring, the major noise source identified was the road traffic noise. The monitoring results revealed that the measured noise levels were close to the reference background levels. After correction of the mean background level, all corrected noise levels were below the noise criterion of 55 dB (A) which consists with the noise monitoring results from the Contractor.ConclusionBased on the information collected, the complaint is considered justifiable although the monitoring results complied with the noise criteria.Nevertheless, the Contractor was reminded to take sufficient noise mitigation measures to minimize the environmental impact on the nearby community:• To strengthen management on worker's working manner, such as avoiding dropping materials on ground;• No hammering is allowed during restricted hours; and• To provide adequate training to workers working, esp. for night works.	Status

Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			reviewed by the Resident Site Staff and the Environmental Team.	
Pier C13 and C14 at Lai Wan Road Overpass	3-Nov-06 (by ET Leader)	The Integrated Complaint Centre (ICC) of HKSAR received a public complaint on 28 th October 2006 regarding noise nuisance generated from Route 8 – Lai Chi Kok Viaduct R8-LCKV) Project. Resident Site Staff (RSS) subsequently referred the complaint to the ET Leader on 3 rd November 2006. The complaint was concerned about noise generated from the general cleaning work of deck surface using water jet between Pier C13 and C14 at Lai Wan Road Overpass, at the evening of 28 th October 2006.	 Site Activities According to the RSS's record, there is a CNP (CNP no. GW-RW0563-06) at the concerned location. Construction activities were allowed to be carried out between 19:00hr and 23:00hr (any day not being a general holiday) under the CNP. Environmental Monitoring During the weekly site inspections in October 2006, no non-compliance or observation on noise was recorded. Accordance to the EM&A program, two noise monitoring stations at Nob Hill, namely (NM8a and NM8b), have been set up in order to monitor the noise level generated from the construction activities. The Station (NM8b) is strongly influenced by road traffic noise from Ching Cheung Road. The measurement at this station is for reference purpose, but not for compliance check for construction noise. All measured value were lower than the noise criterion of 75 dB(A). No exceedance of noise level has been recorded in October 2006. Moreover, based on our site observation record during monitoring, road traffic noise from Ching Cheung Road was the major noise source. Conclusion Based on the information collected, the complaint is considered not justifiable. Nevertheless, the Contractor was reminded to take sufficient noise mitigation measures to minimize the environmental impact on the nearby community: As the general cleaning work could be carried out during normal working hours (i.e. 07:00 to 19:00hr) instead as the work was not critical. RSS would remind the Contractor to programme their works better in order to minimize nuisance to nearby residents. 	Closed
	Pier C13 and C14 at Lai Wan	Pier C13 and C14 at Lai Wan 3-Nov-06 (by ET L ander)	Pier C13 and C14 at Lai Wan 3-Nov-06 Pier C13 and C14 at Lai Wan 3-Nov-06 Pier C13 and C14 at Lai Wan 3-Nov-06	Pier C13 and C14 at Lai Wan Road Overpass Pier C14 at Lai Wan Road Overpass Pier C14 at Lai Wan Road Overpass Pier C14 Pier

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
Log Ref.	Location Area near Lai Chi Kok Swimming Pool	21-Nov-06 (by ET Leader)	Details of Complaint The Integrated Complaint Centre (ICC) of HKSAR received a public complaint through telephone on 18 th November 2006 regarding noise nuisance generated from Route 8 – Lai Chi Kok Viaduct R8-LCKV) Project. Resident Site Staff (RSS) subsequently referred the complaint to the ET Leader on 21 st November 2006. The complaint was concerned about noise generated from the construction works between 09:00 and 18:30 at the area near Lai Chi Kok Swimming Pool.	Investigation/Mitigation ActionTeam.Site ActivitiesAccording to RSS's record, rebar fixing, formwork erection, placing concrete and preparation work for construction joint were carried out at the concerned site during the period of 13th to 18th November 2006 and the construction works within the mentioned period were occasionally finished at 18:30.As advised by the RSS, the RSS has recommended the Contractor to finish the construction works at the concerned areas before 18:00 in order to minimize the noise nuisance to the public.Environmental MonitoringDuring the weekly site inspections in November 2006, no non- compliance or observation on noise was recorded.Accordance to the EM&A programme, one noise monitoring station at Mei Foo Sun Chuen, Phase 5 (NM4) and two noise monitoring stations at Nob Hill, namely (NM8a and NM8b), were set up in order to monitor the noise level generated from the construction activities. The Station (NM8b) is strongly 	Status

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				construction works at the concerned areas before $18:00$ and to carry out construction activities only within the permitted working hours (i.e. $07:00 - 19:00$ on weekday).	
				The environmental conditions of the site will be continuously reviewed by the RSS and the Environmental Team through site inspections and monitoring exercises.	
			The Integrated Complaint Centre (ICC) of HKSAR received a public complaint through telephone on 17 th November 2006 regarding dust and noise nuisance generated from Route 8 – Lai Chi Kok	<i>Site Activities</i> According to RSS's record, construction works adjacent to Tong Nai Kan College in the past years included the construction of Retaining Wall CCR-R3 and Slip Road D.	
		Viaduct R8-LCKV) Project. Resident Site Staff (RSS) subsequently referred the complaint to the ET Leader on 21 st November 2006.	As advised by the RSS, noise and dust mitigation measures such as provision of noise barriers and acoustic materials at drill pit, dust suppression system and water browser were provided in order to minimize the noise and dust nuisance generated from the above mentioned construction activities.		
	Construction works opposite 21-N		The complaint was concerned about dust and noise generated from the construction works opposite Tong Nai Kan College in the past years. 21-Nov-06 (by ET Leader)	Environmental Monitoring	
61121-2				During the weekly site inspections in November 2006, no non- compliance or observation on noise and air at the concerned site was recorded.	Closed
Tong Nai Kan College		Accord station monito up in o the con The m recorde Base o		Accordance to the EM&A programme, one noise monitoring station at Mei Foo Sun Chuen, Phase 5 (NM4) and one air monitoring station at Lai Chi Kok Sports Centre (AM2), were set up in order to monitor the noise and dust level generated from the construction activities.	Closed
				The monitoring results revealed that no exceedance was recorded for the noise and air quality (1-hr and 24-hr TSP).	
			<i>Conclusion</i> Base on the information collected and the monitoring results, the complaint was considered not justifiable.		
				However, the Contractor was still reminded to continuously implement their practice, such as providing noise barrier with	

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			Environmental Protection Department	acoustic materials at drill pit and applying water spraying for any dust emissive activities to minimize the noise and dust nuisance generated from these construction activities. The environmental conditions of the site will be continuously reviewed by the RSS and the Environmental Team through site inspections and monitoring exercises.	
61205	Banyan Garden	5 th December 2006 (by ET Leader)	Environmental Protection Department (EPD) received a public complaint about environment nuisance generated from Route 8 – Lai Chi Kok Viaduct Project. EPD subsequently referred the complaint to ET Leader on 5 th December 2006. The complaint was concerned construction noise near Banyan Garden within the period of 01:00 – 02:00hr on 29 th November 2006.	 Site Activities According to RSS's record, a catchfan was moved from bay (AL-62) to (AL-58) from 22:00 to 02:00hr. Installation of catchfan at parapet bay (MS-R-74) was carried out from 00.00 to 04:00hr on 29th November 2006. As advised by the RSS, the Contractor has been requested to: Wrapping of tools with acoustic material Erection of noise barrier (mill barrier with acoustic material) adjacent to isolated noise source Placing of hessin bags on ground to mitigate noise generated as a result of the dropping of tools on ground. According to the RSS, there is no evidence of hammering of metals on site. <i>Conclusion</i> Based on the information collected, the complaint is considered unjustifiable. Nevertheless, the Contractor was reminded to take sufficient noise mitigation measures to minimize the environmental impact on the nearby community: To strengthen management on worker's working manner, such as avoiding dropping materials on ground; No hammering is allowed during restricted hours; and To provide adequate training to workers working, esp. for night works. 	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
70117-1	P6 – P8 near Lai Chi Kok Road Interchange	17 th January 2007 (by ET Leader)	The Integrated Complaint Centre (ICC) of HKSAR received a public complaint through telephone on 16 th January 2007 regarding noise nuisance generated from Route 8 – Lai Chi Kok Viaduct R8-LCKV) Project. Resident Site Staff (RSS) subsequently referred the complaint to the ET Leader on 17 th January 2007. The complaint was concerned about noise generated from the P6 – P8 near Lai Chi Kok Road Interchange in the past months.	 Site Activities According to RSS's record, the construction activities at the concerned area was mainly central stitch construction and parapet erection and similar works will be carried out in the concerted site in coming one month. The equipment used on site during the complaint period was covered under the construction noise permit (CNP) no. GW-RW0624-06. Based on the RSS's record of PME used in the concerned area from 15 November 2006 to 30 December 2006, the construction works complied with the CNP no. GW-RW0624-06. <i>Conclusion</i> Based on the information collected, the complaint is considered unjustifiable as the equipment used complied with the CNP conditions. Nevertheless, the Contractor was recommended to take further noise mitigation measures to minimize the environmental impact on the nearby community: To strengthen management on worker's working manner, such as avoiding dropping materials on ground; No hammering is allowed during restricted hours; and 	Closed
70117-2	P3 – P6 near Banyan Garden	17 th January 2007 (by ET Leader)	Environmental Protection Department (EPD) received a public complaint about environment nuisance generated from Route 8 – Lai Chi Kok Viaduct Project. EPD subsequently referred the complaint to ET Leader on 17 th January 2007. The complaint was concerned construction noise near Banyan Garden within the period of 01:00 – 02:00hr on 11 th January 2007.	Site Activities According to RSS's record, the construction activities at the concerned area was mainly central stitch construction and parapet erection and similar works will be carried out in the concerned site in coming one month. The equipment used on site during the complaint period was covered under the construction noise permit (CNP) no. GW- RW0624-06. Based on the RSS's record of PME used in the concerned area from 1 st December 2006 to 13 th January 2007, the construction	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				works complied with the CNP no. GW-RW0624-06.	
				<i>Conclusion</i> Based on the information collected, the complaint is considered	
				unjustifiable as the equipment used complied with the CNP conditions.	
				Nevertheless, the Contractor was recommended to take further noise mitigation measures to minimize the environmental impact on the nearby community:	
				- To strengthen management on worker's working manner, such as avoiding dropping materials on ground;	
				 No hammering is allowed during restricted hours; and To provide adequate training to workers working, esp. for 	
				night works.	

APPENDIX J SUMMARY OF EXCEEDANCES

Summary of Exceedances Recorded in the Reporting Quarter

a) Exceedance Report for 1-hr TSP (NIL)

b) Exceedance Report for 24-hr TSP (NIL)

c) Exceedance Report for Construction Noise

- Three noise action level exceedances were recorded due to noise complaints received on 5th December 2006 and 17th January 2007. The details of the complaint can refer to Appendix I.
- No Limit Level exceedances were recorded in the reporting period.