# Proposed Extension of Public Golf Course at Kau Sai Chau Island, Sai Kung

# Monthly Environmental Monitoring & Audit (EM&A) Report for June 2007

(Report No. 382210/018)

Report Authorized For Issue By:

For and on Behalf of Black & Veatch Hong Kong Limited

**Black & Veatch Hong Kong Limited** Room 1201-09, Millennium City 5, 418 Kwun Tong Road, Kowloon, Hong Kong **The Hong Kong Jockey Club** One Sports Road Happy Valley Hong Kong

# **Table of Content**

#### **Executive Summary**

1.Introduction

- 1.1 Background of the Project
- 1.2 Purpose of the Report
- 1.3 Structure of the Report

#### 2. Project Information

- 2.1 Background
- 2.2 Site Description
- 2.3 Project Organization
- 2.4 Construction Programme
- 2.5 Status of Environmental Submission
- 2.6 Summary of EM&A Requirements

#### 3. Environmental Monitoring Requirements

- 3.1 Air Quality
- 3.2 Water Quality
- 3.3 Ecology
- 3.4 Landscape and Visual
- 3.5 Archaeology (Watching Brief)
- 3.6 Land Contamination

#### 4.Implementation Status on Environmental Protection Requirements

#### **5.**Monitoring Results

- 5.1 Air Quality
- 5.2 Water Quality
- 5.3 Ecology
- 5.4 Archaeology (Watching Brief)

#### 6.Environmental Site Auditing

#### 7. Environmental Non-Conformance

- 7.1 Summary of Environmental Non-Compliance
- 7.2 Summary of Environmental Complaint
- 7.3 Summary of Environmental Summons

#### 8.Future Key Issues

- 8.1 Key Issues for coming month
- 8.2 *Monitoring Schedule for the coming month*
- 8.3 Construction programme for the next three month

#### 9.Recommendations and Conclusions

### **List of Figure**

- 1.1 Master Layout Plan of the Proposed Third Golf Course
- 1.2 Project Organisation and Lines of Communication
- 3.1 Proposed Air Quality Monitoring Locations
- 3.2 Proposed Water Quality Monitoring Locations (Construction phase)
- 3.3 Proposed Ecology Monitoring Locations
- 3.4a Locations of Coral and Seagrass Monitoring (Sites D2, D3 and C)
- 3.4b Indicative locations of the tagged corals at Site B2 under the revised monitoring regime
- 3.5 Coral Transplantation Location
- 3.6 Watching Brief Monitoring Area
- 3.7 Sampling Locations for Land Contamination

### List of Table

- Table 1.1Structure of the Report
- Table 2.1Summary of Compliance with EP Conditions
- Table 2.2Summary of Impact EM&A Requirements
- Table 3.1Action and Limit Levels for 1-hour TSP
- Table 3.2Action and Limit Levels for 24-hour TSP
- Table 3.3TSP Monitoring Parameter and Frequency
- Table 3.4Air Quality Monitoring Equipment
- Table 3.5
   Derived Summaries of Action and Limit Levels for Marine Water Quality
- Table 3.6
   Derived Summaries of Action and Limit Levels for Freshwater Water Quality
- Table 3.7
   Water Quality Monitoring Parameter, Frequency and Locations
- Table 3.8
   Water Quality Monitoring Locations during Construction Phase
- Table 3.9
   Analytical Methods to be applied to Water Quality Samples
- Table 5.2-1Marine water Exceedance Summary May to June 2007
- Table 5.2-2Freshwater Exceedance Summary May to June 2007
- Table 6.1
   Summary of Environmental Licensing and Permit Status

### List of Annex

Annex A	Tentative Construction Programme
Annex B	Monitoring Programme for the reporting month
Annex C	Event Action Plan
Annex D	Implementation status on Environmental Protection Requirements
Annex E	Monitoring results
Annex F	Calibration Certificates
Annex G	Monitoring Programme for the next three months
Annex H	Construction Programme for the next three months

	Name	Signature	Date
Prepared	Esther Tong	Gerther	July 2007
Checked	Manuel Chua	Ma	July 2007
Reviewed	PK Lee	Muc	July 2007

DOCUMENT CONTROL		NTROL	Proposed Extension of Public Golf Course at Kau Sai	No. 382210/018	
AMENDMENT RECORD		RECORD Chau, Sai Kung		Prepared by: Esther Tong	
Monthly EM&A Monitoring Report – June 2007		Monitoring	Client: Hong Kong Jockey Club	Initials: ET Date: July 2007	
Pages:	Date:	Issue No.	Description:	Initials:	
All	July 07	1	Monthly EM&A Report for submission to EPD	ET	
All	July 07	1	Monuny EM&A Report for submission to EFD	EI	

Your ref: Our ref: 40040032/CERT/22\_07.doc

# Proposed Extension of Public Golf Course at Kau Sai Chau Island, Sai Kung (Independent Environmental Checker)

# **CHECK CERTIFICATE**

- 1. We certify that professional skill and care have been used in the checking of the Environmental Team's (ET) No.18 Monthly EM&A Report for June 2007 for the construction of Proposed Extension of Public Golf Course at Kau Sai Chau Island, Sai Kung.
- 2. We certify that the ET's EM&A programme for the reporting period has been satisfactorily executed and the No. 18 Monthly EM&A report for June 2007 has been verified.
- 3. We would comment that our evaluation of the ET's EM&A is based on a random audit process which cannot be guaranteed to have all non-conformities identified.

Signed

Thy

Independent Environmental Checker

Name Gary Tam

- of Hong Kong Productivity Council 3/F., HKPC Building, 78 Tat Chee Avenue, Kowloon
- Date 6<sup>th</sup> July 2007

# **Executive Summary**

This is the eighteen Monthly Environmental Monitoring and Audit (EM&A) Report prepared by Black & Veatch, the designated Environmental Team (ET), for the Project "Proposed Extension of Public Golf Course at Kau Sai Chau Island, Sai Kung". The construction works of golf course was commenced on 16<sup>th</sup> January 2006. This report presents the results of the EM&A works conducted in the month of June 2007 (25<sup>th</sup> May to 24<sup>th</sup> June 2007).

### Summary of construction works undertaken during this report period

No dredging of the permanent intake and outfall pipelines for the desalination plant has been carried out. Hong Kong Jockey Club (HKJC) submitted supplementary information to EPD for the discharge licence application during the reporting month and in progress. Construction work of Irrigation Lake 1D and associated pipelines for the desalination plant were completed. As there is no discharge licence for the desalination plant, the plant will not be operated until approval was obtained from EPD.

Some hydroseeding areas were not fully covered with hydroseed and re-hydroseeding was required. The shrub planting was commenced in late April 2007 at the hydroseeded slopes and is in progress. According to site record, turf planting (tees and fairways) was completed at Holes 3 to 8 except green areas. All of them were located at Northern section of East Course. For southern portion of the East Course, construction of permanent drainage/irrigation systems was in progress. Hole 11 will be planted with turf during the next reporting month. Central portion (Holes 1, 2, 9 & 17) will be the last portion to be planted with turf. Applications of fertilizers at Holes 3 to 8 were recorded. Biological pesticide (Bactospeine) was applied to Holes 3 to 8 to suppress the growth of the army worms but golf course superintendent considered ineffective. Chemical application (Chlorpyrifos) was required.

Closed low flow drainage system includes lake formation, gravity drains, rising main, underground water tanks and pumping stations. The construction of gravity drains from Lake 1D to existing reservoir was completed and reinstatement work was in progress during the reporting month. The construction of the closed low flow drainage for the East Course is in progress (all underground tanks and related pumping stations were completed). Lake 1D, Lake near Hole 4 and Lake near Hole 10 were completed.

Rainstorm events occurred on  $27^{\text{th}}$  May and  $10^{\text{th}}$  June 2007 with rainfall was ranging from 50-100 mm during the reporting month. *Ad hoc* site audit was carried out and silty runoff was observed at all streams, fresh water inland marsh and marine water. Additional water sampling due to the heavy rainstorm was carried out on  $28^{\text{th}}$  May and  $10^{\text{th}}$  June 2007. As water samples were taken on the next day after the rainstorm ( $28^{\text{th}}$  May 2007), exceedances on turbidity and suspended solids were mainly at downstream fresh water monitoring locations. For water samples were taken on  $10^{\text{th}}$  June 2007 which indicated that limit level exceedances on suspended solids (ranged from 74 mg/L to 1,400 mg/L) and turbidity (ranged from 69.6 NTU to 1,000 NTU) at fresh water monitoring stations, in particular, Streams B and C. For marine monitoring stations, high concentrations of suspended solids were also recorded at outlet of fresh water inland marsh (16.5 mg/L) while the suspended solids concentrations at control monitoring station (M\_A) was 1.7 mg/L only. Rainstorm events occurred on 28 and 29 June 2007 would be reporting in the next reporting month.

Regarding the high exceedances of suspended solids and turbidity recorded, the temporary drainage installed on site was considered insufficient and ineffective. ET and the Engineer repeatedly reminded the Contractor to prevent silty/nutrient/pesticides runoff to the streams and marine water. The Contractor was reminded to critically review and revise the TDMP according to the actual site progress, install sufficient temporary drains and provide sufficient desilting facilities in order to prevent/divert/collect the silty runoff and discharge to marine/streams according to the discharge licence and Water Quality Objectives (WQO) of Port Shelter.

For the temporary Sewage Treatment Plant (STP), sewage effluent was stored temporarily in a temporary storage tank since early May 2007. Jockey Club requested CHEC to provide evidence to proof the performance of the STP and comply with the discharge licence before directly discharge to fresh water inland marsh. The temporarily stored sewage effluent was disposed off-site by licenced Contractor on biweekly basis. No information was submitted by CHEC regarding the STW performance during the reporting month.

Terrestrial ecological monitoring was carried out in June 2007. Sedimentation, as compared with the stream condition reported in May 2007 monitoring, was found on the stream bed of both Streams B & C. The abundance of aquatic fauna, in particular caridian shrimps, was very low, though some other aquatic fauna such as crab juveniles were recorded. Preventive mitigation measures should be taken by the Contractor immediately to prevent any further sedimentation incidents to all identified streams.

Construction of permanent bridges at Streams A, B, C and fresh water inland marsh were completed before wet season (March 2007). Remaining work is mainly finishing work and in progress. Concrete batching plant has been in operation and is expected to be dismantled by the August 2007.

### Environmental Monitoring and Audit Progress

A summary of monitoring activities in this reporting period is shown as follows:

24-hour Total Suspended Particulates (TSP) monitoring at GCA B1	6 times
Water quality monitoring (marine + freshwater)	6 times
Terrestrial Ecology	1 time
Marine Ecology	0 time*
Landscaping & Visual	2 times

\* For marine ecology, the quarterly coral monitoring originally scheduled in June 2007 was postponed due to the report of shark sighting within Port Shelter in mid June.

### Air Quality

6 sets of 24-hour TSP monitoring were carried out on 30<sup>th</sup> and 31<sup>st</sup> May, 5<sup>th</sup>, 11<sup>th</sup>, 16<sup>th</sup>, 22<sup>nd</sup> June 2007 at Bungalow A (GCA B1) at Kau Sai Chau during this reporting month. Additional air quality monitoring was carried out on 31<sup>st</sup> May 2007 which was due to action level exceedance record on 18<sup>th</sup> May 2007.

### Water Quality

6 sets of water quality monitoring were carried out on 28<sup>th</sup> and 30<sup>th</sup> May, 4<sup>th</sup>, 10<sup>th</sup> 11<sup>th</sup> and 18<sup>th</sup> June 2007 at 9 marine and 7 freshwater monitoring locations. Rainstorm signal was hoisted on 10<sup>th</sup> June 2007 during the reporting month.

### Terrestrial Ecology

Terrestrial ecology was conducted on 30<sup>th</sup> May 2007. The entire project site was under construction, and the demarcation of the stream buffer zone had been established for all identified streams. The permanent access bridges for Streams A, B and C had been constructed. The downstream section of Stream A channel was accidentally filled up by boulders before and remedial work will be implemented by the Contractor to clear the rubbles manually and restore the downstream. Besides, Stream B2, some vegetation within the Stream C buffer zone had been previously damaged during the construction, and remedial replanting has been implemented. Although the buffer zones for Stream A, B, and C were basically intact, sedimentation was however observed in Stream B and C, and the abundance of aquatic fauna, in particular caridian shrimps, was found very low. Stream D was in natural conditions similar to

the condition during the Baseline Survey, but the aquatic fauna abundance was also lower than previous found.

### Marine Ecology

Marine ecology was originally scheduled in June 2007. The monitoring had however postponed due to the recent shark sighting within Port Shelter. The next marine monitoring will be conducted in Sept 2007.

### Landscaping & Visual

Landscape and visual monitoring and site audits were carried on 6<sup>th</sup> and 20<sup>th</sup> June 2007. Site formation, shaping and planting works are being carried out at present. Shrub seedlings were planted on slopes of golf holes of 2, 4, 5, 10 and 11. The newly planted shrubs are fair in health. Small-scale erosion at the hydroseeded areas were occurred due to heavy rainfall on 22<sup>nd</sup> May 2007. The coverage of newly hydroseeded area is not in good condition. Most of the hydroseeding grasses at Hole 10 were dead. The Contractor shall take measures to improve the condition of damaged trees and provide adequate watering to newly hydroseeded area, planted shrubs and transplanted trees.

Damaged trees next to the administration building were still unprotected after being damaged by the adjacent construction activities. Wooden boards and garbage were put adjacent to the retained trees. Most of the labels of the retained trees were disappeared.

All transplanted trees were in fair condition except for T848. Mal-pruning of transplanted trees has not been rectified. Construction material was stockpiled within tree protection zones. A statement on the cause of death of tree T925 recorded in the last report is still outstanding.

The following works have been outstanding since July 2006: (i) Carry out surgery to damaged trees, (ii) Report the cause of death of tree T925, (iii) Re-fix the label of retained tree for easy identification, (iv) Maintain the tree protection zone required and remove all construction material / debris from the tree protection zone, (v) More frequent watering for transplanted trees, planted vegetation and hydroseeded grass and (vi) Rectify the mal-pruning practice of the transplanted trees.

### Environmental Site Auditing

Four weekly joint environmental site audits were carried out on 29<sup>th</sup> May, 5<sup>th</sup>, 12<sup>th</sup> and 20<sup>th</sup> June 2007, with the Engineer and Contractor's representatives. A monthly joint environmental site audit was carried out on 20<sup>th</sup> June 2007 by the Contractor's Representative, ET's representative and Independent Environmental Checker (IEC).

#### Environmental Non-conformance

### Air Quality

No exceedance of 24-hour TSP was recorded at GCA B1 during the reporting month.

### Marine Water Quality

Thirty exceedances were recorded at M\_RO1, KLW, M\_Marsh, TTC and M\_BP. Exceedances measured at M\_Marsh were mainly due to rainstorm events occurred on 10<sup>th</sup> June 2007 and considered project-realted. Exceedances measured at TTC were mainly ammonia nitrogen and chlorophyll. Water quality exceedances recorded during and after the rainstorm events were considered project-related.

# Freshwater Quality

Thirty-one exceedances of turbidity and thirty-two exceedances of suspended solids were recorded at Streams A, B, C and fresh water inland marsh.

Four exceedances of ammonia nitrogen, six exceedances of nitrate nitrogen, one exceedance of nitrite nitrogen, six exceedances of total inorganic nitrogen and four exceedances of chlorophyll a were recorded at downstream of fresh water inland marsh. As the concentrations of ammonia nitrogen, nitrate nitrogen and total inorganic nitrogen were gradually decreased than previous reporting month when there was no direct discharge of wastewater from the sewage treatment plant to fresh water inland marsh since early May 2007. Main reason is due to the continuous discharge of poor wastewater quality from temporary sewage treatment plant at the contractor's site office. All exceedances were considered project-related.

As the upstream monitoring locations at Streams B & C ( $F_UB$  and  $F_UC$ ) are located within the construction work area since September 2006, they represent and become impact monitoring stations instead of control stations.

All notifications of exceedances and the subsequent exceedance incident reports have been forwarded to the relevant parties.

For those considered project-related exceedances at all streams and freshwater and marine water, the Contractor was required to critically review the temporary drainage management plan and implement necessary improvement to prevent runoff from the construction site to the marine water and stream courses. The Contractor was also requested to rectify the situation as soon as possible. The water quality monitoring results revealed that the temporary drainage installed on site was insufficient and should be improved especially at those concern areas.

No environmental complaint / summon was received in this reporting month.

#### Implementation Status of Environmental Mitigation Measures

The Contractor was reminded the following issues and to take actions if necessary:

### Air Quality

- Increase frequency of watering at main haul roads and rock breaking areas;
- Pave major haul roads with gravels/concrete to minimize the dust emission due to the heavy traffic;
- Cover all soil/sand/aggregates stockpiles with tarpaulin or other measures to reduce the dust emission; and
- Install hoarding at the main exit/entrance of the construction site;

#### Waste Management

- Properly dispose of the vegetation stockpiles, general refuse and construction waste off-site;
- Provide construction waste sorting area;
- Provide sufficient mobile toilets at remote site areas; and
- Properly maintain the temporary sewage treatment plant

#### Ecology

- Remove remaining rubbles at downstream of Stream A after temporary bridge dismantling;
- Maintain the reinstated conditions (planting shrub) at Stream B2 buffer zone since March 2007 and Stream C buffer zone since May 2007; and
- Rectify and remediate the silt deposit at Streams A, B and C after rainstorm events.

## Water Quality

- Implement temporary drains according to Temporary Drainage Management Plan (TDMP) to avoid silty/nutrient/pesticide runoff;
- Provide sufficient preventing and/or mitigation measures at all open cut areas to avoid silty runoff;
- Minimize the water quality impact when undertaking cut-and-fill works and turfing. It is important to provide sufficient temporary drainage system at critical areas to confine, collect and provide proper treatment before discharging to marine water and stream courses to ensure that the water quality is complied with WQO requirements;
- Provide sufficient treatment facilities before water discharges from construction site;
- Maintain the integrity of silt curtains and remove settled silt within the silt curtain which have been installed outside the fresh water inland marsh, near Hole 2, near Hole 4, inactive culture zone and Stream A;
- Strengthen the preventive/interim measures for avoiding silty runoff from the exposed areas to the low lying areas. More frequent maintenance of the silt fence is necessary; and
- Provide sufficient temporary drainage system at all temporary bridges.

### Landscape & Visual

- Protect the retain trees with sufficient watering mainly located at the administration building;
- Provide sufficient water to the retain trees, transplanted trees, hydroseeding areas;
- Provide tree protection zone for all retain tree at the administration building; and
- Provide incident report for the death of the retain trees.

# Future Key Issues

General issues to be considered in the coming month include:

- Potential dust generation from activities on-site : permanent drainage/irrigation system construction, concrete batching plant operation and soil/sand/aggregates stockpiles;
- Turf establishment at southern East Course;
- Implement sufficient and improve the temporary drainage system (and make use of the permanent drainage system) on site to prevent silty/nutrients/pesticides runoff discharging to marine and stream courses;
- Apply the discharge licence for the desalination plant near to the existing KSC pier before operation;
- Dispose of construction wastes, vegetation and general refuse off-site; and
- Hydroseed the bare ground/temporary/permanent slopes according to the golf course design.

### Key issues at particular areas:

- Review and revise the Temporary Drainage Master Plan (TDMP) for the silty runoff and turf establishment period prepared by the Contractor for Engineer and Jockey Club's approval;
- Carry out water quality monitoring for nutrients/pesticides due to turf establishment;
- Carry out coral monitoring for the transplanted corals on quarterly basis; and
- Carry out coral monitoring when desalination plant operates in dry season

# 1. Introduction

# **1.1 Background of the Project**

- 1.1.1 Black & Veatch (hereinafter called the "ET") was appointed by Hong Kong Jockey Club (hereinafter called the "Project Proponent") to undertake Environmental Monitoring and Audit (EM&A) for "Proposed Extension of Public Golf Course at Kau Sai Chau Island, Sai Kung" (hereinafter called the "Project"). Under the requirements of Section 4 of Environmental Permit EP-224/2005, EM&A programme as set out in the EM&A Manual is required to be implemented. In accordance with the EM&A Manual, environmental monitoring of air quality, water quality, terrestrial and marine ecology, landscape and visual, archaeology (watching brief) and land contamination are required for the Project. Application for Variation of an Environmental Permit by the Project Proponent on 2 August 2006 (Application No. VEP-222/2006) and the EP was superseded by EP-224/2005/A.
- 1.1.2 This report summarises the environmental monitoring and audit works for the Project in June 2007 (from 25<sup>th</sup> May to 24<sup>th</sup> June 2007).

# **1.2 Purpose of the Report**

1.2.1 This is the eighteen EM&A report which summarizes the impact monitoring results and audit findings for the EM&A programme during the reporting period from 25<sup>th</sup> May to 24<sup>th</sup> June 2007.

### **1.3** Structure of the Report

1.3.1 The structure of the report is shown in Table 1.1.

Section		Description
1	Introduction	Details the scope and structure of the report
2	Project Information	Summarizes background and scope of the project, site description, project organization and contact details, construction programme, the construction works undertaken and the status of environmental permits/licenses during the reporting period.
3	Environmental Monitoring Requirement	Summarizes the monitoring parameters, programmes, methodology, frequency, location, action and limit levels, event action plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.
4	Implementation Status on Environmental Mitigation Measures	Summarizes the implementation of environmental protection measures during the reporting period.
5	Monitoring Results	Summarizes the monitoring results obtained in the reporting period.
6	Environmental Site Auditing	Summarizes the audit findings of the weekly site inspections undertaken within the reporting period.
7	Environmental Non-conformance	Summarizes any monitoring exceedance, environmental complaints and environmental summons within the reporting period.
8	Future Key Issues	Summarizes the impact forecast and monitoring schedule for the next three month (25 July 2007 – 24 Sept 2007).
9	Recommendations and Conclusions	Lists out any recommendations and provides an overall conclusion of the results and findings of the EM&A programme for the reporting period.

#### **Table 1.1 Structure of the Report**

# 2. **Project Information**

### 2.1 Background

- 2.1.1 The Project comprises the following major components:
  - Construction of the third 18-hole public golf course on the east side of the island, south of the existing golfing area;
  - A new irrigation lake to collect surface runoff from the new 18-hole golf course. Water stored at the new irrigation lake can also be diverted to existing reservoir for tertiary treatment and recycling;
  - A new desalination plant adjacent to the existing pier to serve as an additional irrigation water supply for the new golf course during dry season; and
  - Expansion of existing administration and maintenance buildings.
- 2.1.2 The potential environmental impacts of the Project have been studied in the Environmental Impact Assessment (EIA) report (EIAO Register No. AEIAR- 091/2005). The EIA was approved on 14 November 2005 under the EIAO. An Environmental Permit (EP-224/2005) was granted on 28 November 2005. Application for Variation of an Environmental Permit by the Project Proponent on 2 August 2006 (Application No. VEP-222/2006) and the EP was superseded by EP-224/2005/A.

# 2.2 Site Description

2.2.1 A layout plan of the Project is provided in **Figure 1.1**.

# 2.3 **Project Organization**

2.3.1 Project organization and lines of communication are shown in **Figure 1.2**.

### 2.4 Construction Programme

2.4.1 The tentative construction programme for the Project is presented in **Annex A**. The construction works were commenced on 16 January 2006 and are scheduled to be completed by end of July 2007.

### 2.5 Status of Environmental Submission

2.5.1 A summary of the reporting requirement for compliance with EP conditions of the Project is listed in Table 2.1.

EP-224/2005	Environmental Permit	Status	Remarks
	Submission		
2.3	Management organization of the main construction companies and/or any form of joint ventures associated with the construction of the Project.	Submitted	At least one week before the commencement of construction of the Project.
2.4	Contamination Assessment Plan (CAP) submission. If land contamination is confirmed by	Submitted	The Final Site Remediation Report (FSRR) was approved by EPD in this reporting month.

### Table 2.1 Summary of Compliance with EP Conditions

EP-224/2005	<b>Environmental</b> Permit	Status	Remarks
	Submission	Status	
	the site investigation, submission of a Remediation Assessment Plan (RAP) including a Contamination Assessment Report (CAR) is required.		
3.6	Detailed methodology for Coral Transplantation submission to the Director for approval.	Approved	Approved on 16 <sup>th</sup> November 2006. Coral transplantation at Site D2 was completed in early December 2006. No dredging work for the desalination plant's intake and outfall pipelines was carried out. AFCD has no comment for the coral donor site survey, coral mapping survey and coral transplantation reports.
4.1	EM&A Manual (revised)	Submitted	At least two weeks before commencement of construction of the Project.
4.3	Baseline Monitoring Report	Submitted	At least two weeks before commencement of construction of the Project
4.5	Monthly EM&A Report	Submitted	within 10 working days after the end of the reporting month
5.1	Set up a dedicated web site and notify the Director in writing the Internet address.	Completed	Within 6 weeks after the commencement of construction of the Project (http://www.kscgolf.com/ema/index.asp)
3.4	Variation of Environmental Permit for the construction of the temporary crossings at Stream B during wet season.	Completed	Variation of Environmental Permit was approved on 18 <sup>th</sup> August 2006. The revised registered EP was EP- 224/2005/A.

# 2.6 Summary of EM&A Requirements

- 2.6.1 The EM&A programme requires environmental monitoring for air quality, water quality, terrestrial and marine ecology, landscape and visual, archaeology (watching brief) and land contamination. The EM&A requirements for each parameter are described in subsequent sections, including:
  - All monitoring parameters;
  - Action and Limit Levels for all environmental parameters;
  - Event and Action Plans; and
  - Environmental mitigation measures, as recommended in the project EIA final report.

# 2.6.2 A summary of impact EM&A requirements is presented in Table 2.2.

Impacts	Parameters/descriptions	Locations	Frequencies	Duration
	24-Hour TSP	1 Location	Once every 6 days	During Construction
Air Quality	1-Hour TSP	1 Location	Three times in every 6 days	During Construction (As required when complaint received)
	Dissolved Oxygen, Temperature, Turbidity, pH, Salinity and SS	9 marine and 7 freshwater locations	First 3 months 3 times a week, mid-ebb and mid-flood tides. If there is no exceedance occurs for the first 3 months, reduce to once per week.	During Construction
	Dissolved Oxygen, Temperature, Turbidity, pH, Salinity, SS, NO3-N, NO2-N, NH3-N, TP and selected pesticides.	9 marine and 7 freshwater locations	Once per week. If there is no exceedance occurs, monitoring frequency is subjected to change and shall be agreed with EPD.	During Construction: turf establishment period (permanent low flow drainage is not completed)
Water Quality	Dissolved Oxygen, Temperature, Turbidity, pH, Salinity, SS, NO3-N, NO2-N, NH3-N, TP, Chl-a and selected pesticides.	9 marine and 6 freshwater locations	A 2-year of monitoring period for the operation phase is proposed. Monitoring should be carried out on bi-weekly basis for the first 12 months, after when the frequency will be reviewed by EPD.	During Operation
	Dissolved Oxygen, Temperature, Turbidity, pH, Salinity, SS, NO3-N, NO2-N, NH3-N, TP, Chl-a and selected pesticides	8 marine locations	Additional water quality monitoring shall be carried out after heavy rain storm or when there is an overflow event from the reservoir, irrigation buffer lake or detention ponds/tanks.	During Construction and Operation
	Monitoring aquatic fauna	Streams B, C & D	Once a month	During Construction
Terrestrial Ecology	Environmental Site Inspection mainly on intact of buffer zones	Streams A, B and C	Once a week	During Construction

# Table 2.2 Summary of Impact EM&A Requirements

Impacts	<b>Parameters/descriptions</b>	Locations	Frequencies	Duration
	Transplanted corals	Site D2	Quarterly for one year after transplantation	During construction
	Natural corals	Site C, Site B2, Site D2, and the Control Site.	For Site D2 and the Control Site: Weekly at the first two weeks of dredging works for the desalination plant pipelines. If no exceedance was recorded, the monitoring schedule would be changed to biweekly till the pipeline construction works are finished. For Site C, B2 and the Control Site: Monthly for the first three months of the construction phase. If no exceedance was recorded, the monitoring schedule would be changed to quarterly during the rest of the construction phase.	During Construction
Marine Ecology		Site C, Site D2 and the Control Site.	First three months would be monthly conducted during the first two years of the operation phase. If no exceedance was recorded, the monitoring schedule would be changed to semi-annually, i.e. once in dry season and once in wet season.	During Operation
		Site D3, and at Site D2 if seagrasses were found during the baseline monitoring.	Weekly during the first two weeks of dredging works, and then biweekly till the pipeline construction works are finished.	During Construction
	Seagrass bed	Site D3, and at Site D2 if seagrasses were found during the baseline monitoring.	During the first two years of the operation phase. The monitoring schedule during the first three months would be monthly. After that, the monitoring schedule would be changed to semi-annually, i.e. once in dry season and once in wet season.	During Operation
Landscape and Visual	Audits to ensure effective implementation of mitigation measures	Project area and at visual sensitive receivers	Auditing inspections and reporting shall be undertaken once every two weeks of the construction phase and once every two months of the operation phase.	During Construction and Operation
Archaeology (Watching Brief)	Monitor archaeological potential sites at major cut areas	Hole 2, Hole 11, Hole 12, Hole 14, Hole 15 and Hole 16.	The archaeologist should keep the AMO informed of the progress of watching brief. The archaeologist should submit progress reports every 3 months during the programme of the watching brief.	During Construction
Land Contamination	Total Sulphur and Total Lead	Locations 2, 3, 6, 7 & 8	One month before commencement of work at the identified 5 hotspots	During Construction
General Site Conditions	Environmental Site Inspection	Works areas and areas affected by works	Periodically (weekly basis)	During Construction

# 3. Environmental Monitoring Requirements

### 3.1 Air Quality

### Monitoring Requirement

- 3.1.1 24-hour TSP monitoring was carried out at GCA B1 to monitor the construction dust impact level in this reporting period.
- 3.1.2 The established Action/Limit Levels (AL levels) for the 1-hour and 24-hour TSP monitoring works are summarized in Table 3.1 and Table 3.2.

Table 3.1	Action a	nd Limit	Levels for	1-hour TSP
-----------	----------	----------	------------	------------

Location	Description	Action Level	Limit Level
GCA B1	<b>Bungalow A</b> adjacent to Kau Sai Chau Public Golf Course Administration Building	$277.2 \ \mu g \ m^{-3}$	500 µg m <sup>-3</sup>

Note: The action levels for GCA B1 are developed based on baseline monitoring result.

### Table 3.2 Action and Limit Levels for 24-hour TSP

Location		Action Level	Limit Level
GCA B1	<b>Bungalow A</b> adjacent to Kau Sai Chau Public Golf Course Administration Building	187.4 μg m <sup>-3</sup>	260 µg m <sup>-3</sup>

Note: The action levels for GCA B1 are developed based on baseline monitoring result.

#### Monitoring Parameters, Frequency and Programme

3.1.3 The monitoring parameters and frequency are summarized in Table 3.3. The monitoring programme for the reporting period is shown in **Annex B**.

#### Table 3.3 TSP Monitoring Parameter and Frequency

Parameter	Frequency
24-hour TSP	Once every 6 days
1-hour TSP	3 times every 6 days (as required in case of complaints)

#### Monitoring Locations

3.1.4 In accordance with the EM&A Manual, one monitoring station (GCA B1) was selected and shown in **Figure 3.1**.

#### Monitoring Equipment

3.1.5 24-hour and 1-hour TSP (in case of complaints received) were performed using High Volume Samplers (HVS) and measured in-situ respectively. 24-hour TSP level of samples were collected using filters and High Volume Sampler and the collected samples were determined by a local HOKLAS accredited laboratory upon receipt of the samples and 1-hour TSP level will be performed in-situ.

3.1.6 High volume samplers (HVS - Model GS-2310 Accu-vol) complete with the appropriate sampling inlets were installed for 24-hour TSP sampling. The HVS is composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complies with USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50 Appendix B). A portable dust meter was used for the 1-hour TSP monitoring. Table 3.4 summarises the equipment used.

Equipment	Model
HVS Sampler	GS 2310 Accu-vol system
Calibrator	GMW 25
1-hour TSP Dust Meter	Laser Dust Monitor – Model LD-1 (L)

Monitoring Methodology and Calibration Details

# 24-hour TSP Monitoring

(i) Field Monitoring, Operation & Analytical Procedures

- 3.1.7 Operating/analytical procedures for the operation of HVS are as follows. The sampler was placed on a horizontal platform with appropriate supporting structure such that:
  - the filter was at least 1.3 meters above ground;
  - no two samplers were placed less than 2 metres apart;
  - the distance between the sampler and an obstacle, such as buildings, were at least twice the height that the obstacle protrudes above the sampler;
  - a minimum of 2 metres separation from walls, parapets and penthouses were required for the rooftop samplers;
  - a minimum of 2 metres separation from any supporting structure, measured horizontally was provided;
  - airflow around the sampler was unrestricted;
  - no furnaces or incineration flues were operating near the sampler;
  - the sampler was more than 20 metres from the dripline; and
  - any wire fence and gate to protect the sampler, did not cause any obstruction during monitoring.
- 3.1.8 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m3/min. and 1.4 m3/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 3.1.9 For TSP sampling, fibreglass filters (G810) were used [Note: these filters have a collection efficiency of > 99% for particles of 0.3 mm diameter].
- 3.1.10 The power supply was checked to ensure the sampler worked properly.
- 3.1.11 On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 3.1.12 The filter holding frame was then removed by loosening the four nuts and carefully a weighted and conditioned filter was centered with the stamped number upwards, on a supporting screen.

- 3.1.13 The filter was aligned on the screen so that the gasket formed an air-tight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 3.1.14 The shelter lid was closed and secured with the aluminum strip.
- 3.1.15 The timer was then programmed. Information was recorded on the record sheeting, which included the starting time, the weather condition, and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 3.1.16 After sampling, the filter was transferred from the filter holder of the HVS to a sealable plastic bag and sent to the laboratory for weighing. The elapsed time was also recorded.
- 3.1.17 Before weighing, all filters were conditioned for 24 hours before weighing under temperature of  $25^{\circ}C \pm 3^{\circ}C$  and the relative humidity (RH) < 50% ±5%, preferably 40%. The HOKLAS laboratory (ALS Technichem (HK) Pty Ltd) has comprehensive quality assurance and quality control programmes.

(ii) Maintenance

- 3.1.18 Proper maintenance would be provided for the HVS as described below:
- 3.1.19 The HVS motors and their accessories have been properly maintained. Appropriate maintenance such as routine motor brushes replacement (time interval for replacement is about 500 hours) and electrical wiring checking have been conducted to ensure that the equipment and necessary power supply were in good working condition.
- 3.1.20 Initial calibration of HVS was conducted upon installation of equipment. The subsequent calibration would be provided at 2-month intervals using GMW-25 Calibration Kit.

1-hour TSP Monitoring

(i) Measuring Procedures

- 3.1.21 The measuring procedures of the 1-hour dust meter have been in accordance with the Manufacturer's Instruction Manual as follows:
  - Set POWER to "ON", push BATTERY button, make sure that the meter's indicator is in the range with a red line and allow the instrument to stand for about 3 minutes (Then, the air sampling inlet has been capped).
  - Push the knob at MEASURE position.
  - Push "O-ADJ" button. (Then meter's indication is 0).
  - Push the knob at SENSI ADJ position and set the meter's indication to S value described on the Test Report using the trimmer for SENSI ADJ.
  - Pull out the knob and return it to MEASURE position.
  - Push "START" button.
  - All measurement procedures in section 2.3 of the approved EM&A Manual are followed during the reporting period.

(ii) Maintenance

3.1.22 The 1-hour TSP meter would be checked at 3 month intervals and calibrated at 1-year intervals throughout all stages of the air quality baseline monitoring.

# Event and Action Plans

3.1.23 The Event and Action Plan (EAP) for air quality monitoring is presented in Annex C.

## 3.2 Water Quality

Monitoring Requirement

3.2.1 Water quality monitoring was conducted in accordance with the EM&A Manual. Tables 3.5 & 3.6 show the established Action/Limit Levels for the water environmental monitoring parameters.

Parameters	Location	Action	Location	Limit
	FCZ	6.0 mg/L	FCZ	5.3 mg/L
(Surface & Middle)	All except FCZ	4.9 mg/L	All except FCZ	4.6 mg/L
DO (Bottom)	All	3.7 mg/L	All	3.4 mg/L
pH (depth-averaged)		N/A	All	6.5 - 8.5
SS	FCZ	4.5 mg/L	FCZ	5.6 mg/L
(Depth-averaged)☆	All except FCZ	6.1 mg/L	All except FCZ	10.6 mg/L
SS				
(Depth-averaged)	M_RO1	6.1 mg/L	M_RO1	10.6 mg/L
Dredging for submarine pipelines <b>⊕</b>	FCZ	2.9 NTU¢	FCZ	3.9 NTU¢
Turbidity (Tby) (depth-averaged) ☆	FCZ	2.9 NTU\$	FCZ	3.9 NTU\$
	All except FCZ	3.3 NTU�	All except FCZ	6.2 NTU\$
Ammonia Nitrogen	FCZ	0.02 mg/L	FCZ	0.03 mg/L
(depth-averaged)	All except FCZ	$0.05 \text{ mg/L} \Delta$	All except FCZ	$0.05 \text{ mg/L} \Delta$
Nitrate Nitrogen (depth-averaged)	FCZ	0.08 mg/L	FCZ	0.09 mg/L
(ueptil-averageu)	All except FCZ	$0.09$ mg/L $\Delta$	All except FCZ	$0.09 \text{ mg/L} \Delta$
Nitrite Nitrogen	FCZ	0.02 mg/L θ	FCZ	0.02 mg/L θ
(depth-averaged)	All except FCZ	0.02 mg/L	All except FCZ	0.04 mg/L
TIN (danth arranged)	FCZ	0.12 mg/L	FCZ	0.14 mg/L
(depth-averaged)	All except FCZ	0.16 mg/L	All except FCZ	0.18 mg/L
Total Phosphorus (depth-averaged)	All	0.09 mg/L Δ	All	0.09 mg/L Δ

### Table 3.5 Derived Summaries of Action and Limit Levels for Marine Water Quality

Remarks:

 $\stackrel{\wedge}{\bowtie}$ : Action and limit levels are subjected to review especially for wet season throughout the construction phase of the project.

 $\oplus$ : Action and limit levels are subjected to review before the dredging works.

: All are based on EM&A baseline monitoring data due to marked difference between EPD turbidity data and those from the baseline survey.

 $\Delta$ : For nutrient monitoring (except NO<sub>2</sub>-N) at non-FCZ stations, the trigger level has made reference to the existing golf course guideline values. The guideline value of NO<sub>2</sub>-N is below the current detection limit of 0.01mg/L and thus not used.

 $\theta$ : The same action and limit level of 0.02 mg/L is determined from the EM&A baseline data as 78% of the NO<sub>2</sub>-N data are <= 0.01 mg/L and all remaining 22% equal to 0.02 mg/L.

FCZ including fish culture zones of Kai Lung Wan, Tai Tau Chau and Kau Sai

All except FCZ including remaining impact monitoring station of M\_RO1, M\_Marsh, M\_BP and M\_Coral.

Control monitoring locations: M\_A & M\_B

Table 3.6 Derived Summaries of Action and Limit Levels for Freshwater Water Quality

Parameters	Location	Action	Location	Limit
DO (mid-depth)		6.3 mg/L	All	4 mg/L ξ
pH (mid-depth)		N/A	All	6.0 - 9.0
SS (mid-depth) ☆	All	3.8 mg/L or 120% of upstream control station's SS at the same tide of the same day	All	8 mg/L or 130% of upstream control station's SS at the same tide of the same day
Turbidity (Tby) (mid-depth) ☆	All	3.1 NTU or 120% of upstream control station's Tby at the same tide of the same day	All	4 NTU or 130% of upstream control station's Tby at the same tide of the same day
Ammonia Nitrogen (mid-depth)		N/A	All	0.01 mg/L
Nitrate Nitrogen (mid-depth)	All	0.10 mg/L	All	0.11 mg/L
Nitrite Nitrogen (mid-depth)		N/A	All	0.01 mg/L
TIN (mid-depth)	All	0.12 mg/L	All	0.13 mg/L
Total Phosphorus (mid-depth)		N/A	All	0.02 mg/L

Remarks:

 $\precsim$  : Action and limit levels are subjected to review especially for wet season.

Freshwater monitoring locations: F\_UA, F\_DA, F\_UB, F\_DB, F\_UC, F\_DC and F\_Inland Marsh As most of the freshwater samples were reported of NH<sub>3</sub>-N, NO<sub>2</sub>-N levels below the detection limit of 0.01 mg/L, limit level is set at 0.01 mg/L. Similarly for TP, a limit level of 0.02 mg/L (the detection limit of TP) is imposed.  $\xi$ : Water Quality Objectives of the Port Shelter

### Monitoring Parameters, Frequency and Programme

- 3.2.2 For marine water quality, measurements shall be taken at both mid-flood and mid-ebb tides and at three water depths (1 m below water surface, mid-depth and 1 m above sea bed, except where the water depth is less than 6 m, in which case the mid-depth station may be omitted). Should the water depth be less than 3 m, only the mid-depth station will be monitored.
- 3.2.3 For the stream course, measurements shall be taken at mid-water depth.
- 3.2.4 The water quality parameters which need to be monitored are as follows:

- Marine water quality dissolved oxygen (DO), temperature, turbidity, suspended solids (SS), pH and salinity
- Freshwater water quality dissolved oxygen (DO), temperature, turbidity, suspended solids (SS), pH and salinity
- 3.2.5 Additional marine and freshwater water quality monitoring parameters for the impact monitoring during construction include nitrate nitrogen (NO<sub>3</sub>-N), nitrite nitrogen (NO<sub>2</sub>-N), ammonia nitrogen (NH<sub>3</sub>-N), total phosphate (TP) and selected pesticides.
- 3.2.6 The ET Leader shall propose the additional monitoring parameters for approval by IC(E), Engineer, EPD and AFCD, and shall submit such information for approval at least 2 weeks before the turf establishment period.
- 3.2.7 Additional water quality monitoring at Tai Tau Chau FCZ (TTC), Kai Lung Wan FCZ (KLW), Kau Sai FCZ (KS), downstream of the existing marsh (M\_Marsh), marine water of Port Shelter (M\_Coral), existing reservoir (F\_Inland M) and Control stations (M\_A and M\_B) shall be carried out after heavy rain storm or when there is an overflow event from the reservoir, irrigation buffer lake or detention ponds/tanks. The heavy rain storm shall be defined when there is an amber/red/black rainstorm warning signal issued by the Hong Kong Observatory. The water sample shall be taken within 24 hours after the black/red/amber rainstorm warning signal is cancelled. Please refer to revised EM&A manual for the sampling condition requirement after a heavy rain storm event occurs. The monitoring parameters shall include dissolved oxygen, temperature, turbidity, suspended solids, pH and salinity. Additional parameters shall be the same as stated in paragraphs 3.2.5-3.2.6.

# Monitoring Frequency

3.2.8 The monitoring parameters and frequency are summarized in Table 3.7. The monitoring programme for the reporting period is shown in **Annex B**.

Parameters	Frequency	Location
Dissolved Oxygen (mg/L)		<u>Marine Water</u> Fish culture zone stations: TTC, KLW, KS
Temperature (°C)	3 days per week	Control stations: M A, M B
Turbidity (NTU)	<u>Marine water</u> : 2 times per day – 1 for mid-flood	Impact stations: M BP, M RO1, M Marsh,
рН	and 1 for mid-ebb Freshwater :	M_Coral
Salinity (ppt)	once per day	<u>Freshwater Water</u> Stream A (F_UA, F_DA)
Suspended Solids (mg/L)		Stream B (F_UB, F_DB) Stream C (F_UC, F_DC) Inland Marsh (F_Inland_M)

Table 3.7 Water Quality Monitoring Parameter, Frequency and Locations

# Monitoring Locations

3.2.9 The water quality monitoring locations for marine and freshwater (**Figure 3.2**) are summarized in Table 3.8.

Identification Number	Location	<b>Co-ordinates</b>		Approx. Water Depth	No. of Depth
Marine Water (9	stations)	latitude	longitude		
TTC	Tai Tau Chau Fish Culture Zone	22° 22' 03.7"	114° 19' 19.6"	9.5 m	3
KLW	Kai Lung Wan Fish Culture Zone	22° 22' 10.6"	114° 18' 01.4''	13 m	3
KS	Kau Sai Fish Culture Zone	22° 20' 26.5"	114° 18' 59.9"	11 m	3
M_BP	Temporary barging point	22° 21' 50.6"	114° 19' 16.7"	9.6 m	3
M_RO1	Desalination plant south of the existing pier	22° 21' 51.8"	114° 18' 17.7"	5 m	2
M _ Marsh	Discharge point at the existing marsh	22° 22' 19.8"	114° 19' 05.4"	7.7 m	3
M _ Coral	Marine water of Port Shelter	22° 21' 21.3"	114° 19' 42.7"	10.2m	3
M_A	Water Control Station of Port Shelter	22° 22' 51.3"	114° 18' 34.5"	7.5 m	3
M_B	Water Control Station of Port Shelter	22° 20' 26.4"	114° 20' 11.8"	16.5 m	3
Fresh Water (7 st	ations)				
F_UA	Upstream and downstream	22° 21' 32.3"	114° 19' 06.5"		1
F_DA	of stream A	22° 21' 33.5"	114° 19' 06.8"	-	1
F_UB	Upstream and downstream	22° 21' 23.9"	114° 19' 16.1"		1
F_DB	of stream B	22° 21' 27.2"	114° 19' 16.0"	-	1
F_UC	Upstream and downstream	22° 21' 14.8"	114° 19' 26.4"		1
F_DC	of stream C	22° 21' 03.5"	114° 19' 32.0"		1
F_Inland M	Downstream of the existing marsh (Inland)	22° 22' 17.9"	114° 18' 59.1"	-	1

Table 3.8 Water	<b>Ouality Monitori</b>	ng Locations during	<b>Construction Phase</b>
	Quanty monitorin	-5	

# Monitoring Equipment

3.2.10 The equipment listed below shall be supplied by the ET and approved by the IC(E) and the Engineer for water quality monitoring.

Dissolved Oxygen and Temperature Measuring Equipment

- 3.2.11 The instrument shall be a portable and weatherproof DO measuring instrument complete with cable and sensor, and use a DC power source. The equipment shall be capable of measuring:
  - · dissolved oxygen levels in the range of 0 20 mg  $L^{-1}$  and 0 200% saturation; and
  - a temperature of 0 45 degrees Celsius.
- 3.2.12 It shall have a membrane electrode with automatic temperature compensation complete with a cable. Sufficient stocks of spare electrodes and cables shall be available for replacement where

necessary. (For example, YSI model 59 meter, YSI 5739 probe, YSI 5795A submersible stirrer with reel and cable or an approved similar instrument).

3.2.13 Should salinity compensation not be built-in in the DO equipment, in-situ salinity shall be measured to calibrate the DO equipment prior to each DO measurement.

## Turbidity Measurement Instrument

3.2.14 Turbidity shall be measured in situ by the nephelometric method. The instrument shall be portable and weatherproof turbidity measuring instrument using a DC power source complete with cable, sensor and comprehensive operation manuals. It shall have a photoelectric sensor capable of measuring turbidity between 0 - 1000 NTU (for example, Hach model 2100P or an approved similar instrument). The cable shall not be less than 25m in length. The meter shall be calibrated in order to establish the relationship between NTU units and the levels of suspended solids.

### Suspended Solids

3.2.15 A water sample at least 2.5L in capacity with messenger and using a 10m line should be collected. Samples should be submitted to HOKLAS accredited laboratory as soon as possible for gravimetric analysis for suspended.

### Sampler

3.2.16 A water sampler is required. It shall comprise a transparent PVC cylinder, with a capacity of not less than 2 litres, which can be effectively sealed with latex cups at both ends. The sampler shall have a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth (for example, Kahlsico Water Sampler or an approved similar instrument).

# Water Depth Detector

3.2.17 A portable, battery-operated echo sounder shall be used for the determination of water depth at each designated monitoring station. This unit can either be hand held or affixed to the bottom of the work boat, if the same vessel is to be used throughout the monitoring programme.

Salinity

3.2.18 A portable salinometer capable of measuring salinity in the range of 0 - 40 parts per thousand (ppt) shall be provided for measuring salinity of the water at each monitoring location.

pH

3.2.19 The instrument shall consist of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device. It shall be readable to 0.1pH in a range of 0 to 14. Standard buffer solutions of at least pH 7 and pH 10 shall be used for calibration of the instrument before and after use. Details of the method shall comply with APHA, 19th ed. 4500-HTB.

# Flow Rate Meter

3.2.20 A portable, battery-operated flow meter should be used for the determination of water depth at each designated monitoring location and record in m<sup>3</sup>/s. A hand held or meter fixed to the underside of the survey boat may be used.

### Sample Containers and Storage

3.2.21 Water samples for laboratory analysis shall be stored in high density polythene bottles with no preservative added, packed in ice (cooled to 4°C without being frozen) and delivered to the laboratory and analysed as soon as possible after collection. Sufficient volume of samples shall be collected to achieve the required detection limit.

## Monitoring Position Equipment

3.2.22 A hand-held or boat-fixed type digital Differential Global Positioning System (DGPS) with way point bearing indication or other equipment instrument of similar accuracy, shall be provided and used during marine water monitoring to ensure the monitoring vessel is at the correct location before taking measurements.

# Monitoring Methodology and Calibration Details

- 3.2.23 Dissolved oxygen (DO), temperature, turbidity, pH and salinity were measured in situ at the designated water quality monitoring stations. General observation, weather conditions, with the sampling time, date and location were marked on the field record sheet.
- 3.2.24 Water samples were taken from each monitoring station for laboratory analysis. The sample identification number, sampling location, date, time, project name and analyses were required.
- 3.2.25 The samples were placed in a cooler with ice (to 4°C without being frozen) and kept away from sunlight. Samples were submitted to a Hong Kong Laboratory Accreditation Scheme (HOKLAS) or other international accredited laboratory for analysis within 24 hours of sampling.

# Calibration of In-Situ Instruments

3.2.26 All in situ monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme before use and subsequently re-calibrated at three monthly intervals throughout all stages of the water quality monitoring programme. Responses of sensors and electrodes were checked with certified standard solutions before each use. Wet bulb calibration for a DO meter were carried out before measurement at each monitoring location.

### Laboratory Analysis

3.2.27 All laboratory work were carried out by ALS Technichem Pty Ltd (HOKLAS accredited laboratory). Water samples were collected at the monitoring and control stations for carrying out the laboratory determinations. The determination work will start within 24 hours after collection of the water samples. The analysis shall follow the standard methods according to APHA Standard Methods for the Examination of Water and Wastewater, 19th Edition, or an equivalent method approved by EPD.

Determinant	Standard Method	Reporting Limit
Suspended Solids	APHA 2540 D	2 mg/L
Nitrate Nitrogen	APHA 4500-NO3 <sup>-</sup>	0.01 mg/L
Nitrite Nitrogen	APHA 4500-NO2 <sup>-</sup>	0.01 mg/L
Ammonia Nitrogen	APHA 4500-NH <sub>3</sub> (D)	0.01 mg/L
Total phosphorus	ASTM D515-88B	0.02 mg/L*
Chlorophyll a	APHA 10200 H2 &3	0.5 μg/L

### Table 3.9 Analytical Methods to be applied to Water Quality Samples

Remarks: \*After review baseline data, the detection limit report will be revised to 0.02 mg/L.

# *QA/QC Procedure*

3.2.28 ALS Technichem Pty Ltd. has comprehensive quality assurance and quality control programmes. For QA/QC procedures of parameters, one duplicate sample was analysed for every batch of 20 samples as required by HOKLAS.

# Event and Action Plans

3.2.29 The Event and Action Plan (EAP) for water quality monitoring is presented in Annex C.

# 3.3 Ecology

# Introduction

- 3.3.1 The marine and terrestrial ecological monitoring surveys for the ecological EM&A were conducted in accordance with the EM&A manual.
- 3.3.2 As stipulated in the EM&A Manual, the ecological monitoring surveys for terrestrial ecology would be conducted monthly during the construction phase. Monitoring survey would consist of aquatic fauna survey. While the majority of the Project Area would be subject to site formation, natural streams would be partially or fully preserved and protected by buffer zones, and therefore would constitute the primary target of the terrestrial ecological monitoring. Special attention should thus be paid to ecologically sensitive streams to ensure minimum damage to existing vegetation and streams. The purpose of the monitoring survey was to check the conditions of the stream habitat and the associated aquatic fauna communities.
- 3.3.3 While the ecological monitoring surveys for marine ecology included coral monitoring at both the eastern and western coasts of Kau Sai Chau Island. The coral monitoring at the western coast would be conducted concurrently with the dredging works which has yet to conduct, and therefore had not been commenced. The coral monitoring at the eastern Kau Sau Chau would be monthly for the first three months of the construction phase, and if no exceedance was recorded, the monitoring schedule would be changed to quarterly during the rest of the construction phase. As a coral damage incident was recorded in March 2006, the monthly monitoring was extended for another three months from April 2006 to June 2006. If no exceedance was recorded during these three months, the monitoring survey would consist of checking tagged corals at both impact sites and control site. The purpose of the monitoring survey was to check the conditions of the tagged corals and the impact sites. Although the commencement date for the dredging works has yet to be confirmed, the transplantation works were conducted in November 2006.

# Ecological Mitigation Measures and Implementations

- 3.3.4 Ecological mitigation measures to be implemented during the construction phase include the following:
  - Establishment of buffer zones for the natural stream courses during both construction phase.
  - Provision of temporary bypass channels or pipes during construction phase for stream courses subject to pipe culverting.
  - Protection of water quality of the natural stream courses and temporary bypass channels or pipes.
  - Transplantation of coral colonies within the dredging area for the desalination plant prior to the dredging works.

- Avoidance of corals when the anchoring points are deployed, and to shift the floating temporary barging point to the location with least corals within the mapping area.
- Regular site audit of ecological mitigation measures and good site practice.

# Monitoring Frequency and Schedule

# **Terrestrial Ecology**

- 3.3.5 As reported in the EIA Report, there were four perennial natural streams (Streams A-D) within the Assessment Area for the EIA Study. Streams A, B & C were located within the Project Area, while Stream D was outside the Project Areas and acted as the main stream draining the western part of the Assessment Area. Buffer Zone would be established for the three streams within the Project Area along their partial length (Stream A) or full length (Streams B & C) (**Figure 3.3**). Moreover, Streams B, C & D would be monitored for aquatic fauna monthly during the construction phase. Monitoring on the implementation of the mitigation measures for stream protection, the effectiveness of stream buffer zones, and the aquatic fauna in streams would be conducted during the entire construction phase.
- 3.3.6 The objectives of the monitoring survey are to check the status of *Caridina trifasciata* and *Nanhaipotamon hongkongensis*. The surveys covered natural stream courses within the assessment area (Streams A to D), and aquatic fauna were studied by various sampling methods depending upon site conditions. Methods included direct observation, active searching, and sample collection using hand-nets. Hand nets were used to collect swimming organisms such as shrimps and fish. Where necessary boulders on the stream beds were overturned to locate aquatic organisms such as crabs. Aquatic species encountered was recorded, with special attention to rare or protected species.

# **Marine Ecology**

- 3.3.7 As required in the EM&A Manual, prior to the commencement of all construction works, a baseline survey of natural corals were conducted in December 2005. At each of the Site C, Site B2, Site D2 and a Control Site near the AFCD's Coral Buoy at Sharp Island (Figure 3.4), 20 natural coral colonies in good conditions (i.e. generally intact and no sign of bleaching) and significant sizes (preferably over 20 cm in diameter) were selected and tagged. Each of the tagged coral colonies was identified to species level and their conditions, in terms of percentages of survival, sedimentation and bleaching, were recorded. Each coral was attached with a plastic label with assigned number and then photographed. The species and the size of each tagged corals were also recorded. The species of corals to have been tagged included the following 15 species: Cyphastrea serailia, Favia speciosa, Favites abdita, Favites pentagona, Goniastrea aspera, Goniopora columna, Hydnophora exesa, Leptastrea pruinosa, Lithophyllon undulatum, Pavona decussata, Platygyra acuta, Platygyra carnosus, Plesiastrea versipora, Psammocora superficialis, and Turbinaria peltata. All tagged corals were in good conditions during the baseline survey, without significant sign of bleaching or being covered by sediments, and therefore were all recommended as the monitored coral colonies (all 80 tagged corals, 20 from each site). The seagrass beds in Site D3 were also surveyed for their extent, coverage percentage and health conditions during the baseline survey. The results of the baseline survey were presented in the Baseline Report. The original 20 tagged corals at Site B2 were reorganised in April 2006, with B-11 to B-20 retained, but 40 new tagged corals (B-21 to B-60) were established. The number of tagged corals at Site B2 was therefore increased from 20 nos. to 50 nos. The baseline conditions of these newly tagged corals (40 nos.) were presented in the monitoring Report for April 2006.
- 3.3.8 As the dredging works for the desalination plant had not been commenced, the impact sites to be monitored in this monitoring programme were Site B2 and Site C (impact sites on the eastern

Kau Sai Chau Island for the new golf course) only, while Site D2 and Site D3 (impact sites on the western Kau Sai Chau Island for desalination plant) were not required yet.

- 3.3.9 Transplantation for the natural corals at Site D2 was originally planned to be conducted one month before dredging works. Although the commencement date for the dredging works has yet to be confirmed, the transplantation works were conducted in November 2006. The transplanted corals were also monitored quarterly for one year from December 2006. The baseline conditions of the transplanted corals had been recorded during the transplantation and would be checked during the follow-up monitoring. The third quarterly coral monitoring will be postponed from June to July 2007 (next reporting month) due to the shark sighting reported in Port Shelter.
- 3.3.10 The schedule for the impact sites on the eastern Kau Sai Chau Island during construction would be monthly in the first three months of the construction programme, and if no exceedance was recorded then quarterly till the end of the construction. As coral damage incident was reported in Month Three of the construction programme, AFCD requested the monthly monitoring should be extended to cover another three months (April, May and June 2006). No exceedence was recorded during the extended three-month period and the schedule was changed to quarterly until the end of the construction phase.
- 3.3.11 During the weekly site inspection, ET also monitored and audited the implementation of the recommended mitigation measures for terrestrial and marine ecology. Monitoring locations for ecology are shown in Figures 3.3 3.5. The monitoring programme for the reporting period is shown in Annex B.

# Event and Action Plans

3.3.12 The Event and Action Plan (EAP) for ecology monitoring is presented in Annex C.

# 3.4 Landscape and Visual

- 3.4.1 The EIA concluded that the landscape and visual impacts associated with the construction of the third golf course are anticipated to be acceptable with mitigation. In order to ensure that the effective management and implementation of landscape mitigation measures developed and defined in the EIA, the ET conducted regular site inspections of the construction work sites.
- 3.4.2 Auditing inspections and reporting are undertaken once every two weeks of the construction phase. The effectiveness of the mitigation works has been audited in order to ensure impact reduction levels are achieved as described in the EIA report for this monitoring month. The monitoring programme for the reporting period is shown in **Annex B**.

# 3.5 Archaeology (Watching Brief)

### Introduction

- 3.5.1 The archeological impact assessment conducted in the EIA concluded that some potential for archaeological material remains at the Wan Chai Archaeological Site and a watching brief is recommended during the construction phase.
- 3.5.2 A watching brief is a process whereby a qualified and licensed archaeologist monitors the excavation works during the construction phase in areas identified (and agreed with the Antiquities and Monuments Office (AMO)) to be of archaeological potential.

3.5.3 The archaeologist conducting the watching brief should obtain a licence prior to commencement of works as stipulated in Section 12 of the Antiquities and Monuments Ordinance (Cap. 53). The licence was granted on 22<sup>nd</sup> December 2005.

# Monitoring Location

3.5.4 The monitoring locations include Hole 2, Hole 11, Hole 12, Hole 14, Hole 15 & Hole 16. The monitoring locations are present in **Figure 3.6**.

# Monitoring Frequency

3.5.5 A total of 18 days of monitoring is considered as minimum, and additional arrangement for watching brief should be made in consultation with AMO in case significant archaeological findings are unearthed in the course of excavation work.

# Progress Report

- 3.5.6 Archaeologist should submit progress reports every 3 months during the programme of the watching brief.
- 3.5.7 A summary table for categories of archaeological find and recommended action is presented in Annex C.

# 3.6 Land Contamination

# Potential Areas Recommended for Further Investigation

3.6.1 Contamination Assessment Plan (CAP) shall be submitted to EPD for approval before site investigation. If land contamination is confirmed by the site investigation, submission of a Remediation Assessment Plan (RAP) including a Contamination Assessment Report (CAR) is required. Potential 5 land contamination hotspots are presented in **Figure 3.7**.

# 4. Implementation Status on Environmental Protection Requirements

- 4.1.1 Major construction work of the third golf course were (i) permanent drainage/irrigation system installation work at southern part (Holes 11-16) and cut-and-fill work central part (Holes 1, 2 and 17) of East Course, (ii) permanent closed low flow drainage system installation, (iii) irrigation system installation, (iv) sub-soil drains installation, (v) hydroseeding at the permanent slope/bare grounds, (vi) furnishing work at permanent bridges and (vi) turfing at Holes 3, 6 and 7 during the reporting month.
- 4.1.2 No dust suppression mitigation measure was provided for all rock breaking areas. Dust suppression measures for loading/unloading activities, rough shaping and haul road (truck traffic) were insufficient. The water source for dust suppression was mainly pumped from downstream of Stream A only.
- 4.1.3 Implementation of temporary drains on site was not according to the general principles of TDMP. In addition, the water quality results at all identified streams and fresh water inland marsh revealed that improvement and strengthen of temporary drainage system installed on site is required.
- 4.1.4 Hydroseeding at scar areas within the East Course was completed before March 2007. However, some areas were required re-hydroseeding (due to soil erosion after rain and died out) and will be planted with native shrub. Vegetation stockpiles, general refuse and construction waste stockpiles were temporary stored at Hole 1 and disposed off-site during this reporting month. The Contractor was reminded to dispose all other remaining construction wastes gradually off-site and to submit the trip tickets record (construction/general waste, disposal record for chemical toilets and chemical waste) for our reference.
- 4.1.5 Disposal of temporary stored wastewater (third time) from the CHEC's temporary sewage treatment plant was carried out on 17 June 2007 by licenced Contractor. However, no water quality report was submitted by CHEC regarding the performance of the sewage treatment plant. Therefore, no discharge of sewage effluent from the sewage treatment plant to fresh water inland marsh is allowed.
- 4.1.6 Insufficient mobile toilets were available on site at remote areas, only few units were located at the southern portion of construction site.
- 4.1.7 No dredging work has been carried out near to the existing pier for the desalination plant pipelines. Summary of implementation status is provided in **Annex D**.

# 5. Monitoring Results

## 5.1 Air Quality

- 5.1.1 Dust monitoring was conducted as scheduled in the reporting month. Monitoring of air quality was conducted on 6 occasions in May to June 2007. All monitoring data are provided in Annex E. Monitoring of 24-hour TSP was conducted at GCA B1 on 30<sup>th</sup> and 31<sup>st</sup> May, 5<sup>th</sup>, 11<sup>th</sup>, 16<sup>th</sup>, 22<sup>nd</sup> June 2007. The QA/QC results for laboratory testing in the reporting month were acceptable. The QA/QC results are summarised in Annex F.
- 5.1.2 No exceedance of 24-hour TSP was recorded at GCA B1 during the reporting month.

# 5.2 Water Quality

- 5.2.1 Marine and freshwater water quality monitoring were conducted at the 9 and 7 designated monitoring stations respectively. All monitoring data are provided in **Annex E**.
- 5.2.2 Monitoring of marine and freshwater locations was conducted on 6 occasions in May to June 2007 (28<sup>th</sup> and 30<sup>th</sup> May, 4<sup>th</sup>, 10<sup>th</sup> 11<sup>th</sup> and 18<sup>th</sup> June 2007). The QA/QC results for laboratory testing in the reporting month were acceptable. The QA/QC results are summarised in Annex F. Rainstorm signals were hoisted on 27<sup>th</sup> May and 10<sup>th</sup> June 2007 and the total rainfall were ranging between 50 and 100 mm.
- 5.2.3 Turf establishment progress is shown as follows:
  - Hole 8 February 2007 (except green) <in progress>;
  - Hole 5 March 2007 (except green) <in progress>;
  - Hole 4 April 2007 (except green) <in progress>;
  - Hole 6 May 2007 (except green) <in progress>;
  - Hole 7 June 2007 (except green) <in progress>; and
  - Hole 3 June 2007 <in progress>.
     (Planting at Hole 11 will be commenced at next reporting month)
- 5.2.4 Additional water quality parameters include NH<sub>3</sub>-N, NO<sub>3</sub>-N, NO<sub>2</sub>-N, TIN, TP and Chlorophyll a. Monitoring locations for the additional parameters include F\_Inland M, M\_Marsh, M\_BP, TTC and M\_A.
- 5.2.5 Biological pesticide was applied to suppress the insect growth at the first priority. However, it could be effectively kill the insects and leading to turf damage. Chemical application (Chlorpyrifos) was, therefore, applied at Holes 3-8 during the reporting month. It is one of the approved insecticides listed in the turfgrass management plan in the final EIA report. All water samples were required to send to overseas laboratory for analysis and testing. The monitoring results are not available during the reporting month.

### Marine water

- M\_RO1: (i) two limit level exceedances of turbidity and one limit level exceedance of SS.
- KLW: (i) one action level exceedance of SS and (ii) one limit level exceedance of SS.
- M\_Marsh: (i) two action level exceedances of SS and one action level exceedance of TIN and (ii) three limit level exceedances of NH3-N, one imit level exceedance of SS and one limit level exceedance of chlorophyll.
- TTC: (i) one action level exceedance of SS, one action level exceedance of NH3-N and one action level exceedance of TIN and (ii) five limit level exceedances of NH3-N, three limit level exceedances of chlorophyll, one limit level exceedance of TIN and one limit

level exceedances of SS.

• M\_BP: (i) one action level exceedance of chlorophyll and (ii) three limit level exceedances of NH3-N.

5.2.6 The marine water exceedances were summarised in **Table 5.2-1**.

Monitoring Station	Exceedance Level	Date	Parameters	Project- related
M RO1	Limit Level	10 <sup>th</sup> Jun 07	Turbidity, SS	No
	Limit Level	11 <sup>th</sup> Jun 07	Turbidity	No
KLW	Action Level	28 <sup>th</sup> May 07	SS	No
	Limit Level	18 <sup>th</sup> Jun 07	SS	No
M Marsh	Limit Level	30 <sup>th</sup> May 07	NH <sub>3</sub> -N	No
	Action Level	10 <sup>th</sup> Jun 07	SS	Yes
	Action Level	10 <sup>th</sup> Jun 07	TIN	No
	Limit Level	10 <sup>th</sup> Jun 07	Turbidity	Yes
	Limit Level	10 <sup>th</sup> Jun 07	NH <sub>3</sub> -N	No
	Limit Level	11 <sup>th</sup> Jun 07	NH <sub>3</sub> -N	No
	Action Level	18 <sup>th</sup> Jun 07	SS	Yes
	Limit Level	18 <sup>th</sup> Jun 07	Chl a	No
TTC	Limit Level	28 <sup>th</sup> May 07	NH <sub>3</sub> -N, Chl a	No
	Limit Level	30 <sup>th</sup> May 07	NH <sub>3</sub> -N, Chl a	No
	Limit Level	4 <sup>th</sup> Jun 07	NH <sub>3</sub> -N	No
	Action Level	10 <sup>th</sup> Jun 07	SS, TIN	No
	Limit Level	10 <sup>th</sup> Jun 07	NH <sub>3</sub> -N	No
	Limit Level	11 <sup>th</sup> Jun 07	NH <sub>3</sub> -N, TIN	No
	Action Level	18 <sup>th</sup> Jun 07	NH <sub>3</sub> -N	No
	Limit Level	18 <sup>th</sup> Jun 07	SS, Chl a	No
M_BP	Limit Level	30 <sup>th</sup> May 07	NH <sub>3</sub> -N	No
	Limit Level	10 <sup>th</sup> Jun 07	NH <sub>3</sub> -N	No
	Limit Level	11 <sup>th</sup> Jun 07	NH <sub>3</sub> -N	No
	Action Level	18 <sup>th</sup> Jun 07	Chl a	No

 Table 5.2-1
 Marine water Exceedance Summary May to June 2007

Remarks: Exceedances were mainly due to natural variation / rainstorm events of the marine water.

- 5.2.7 During non-rainy days, the range of the suspended solids, turbidity, ammonia nitrogen, chlorophyll a and total inorganic nitorge measured at the Control Station (M\_A) was in the same order of magnitude at various marine monitoring stations including M\_RO1, KLW, M\_Marsh, TTC and B\_BP. There is no significant difference of the measured concentrations between control station and impact stations and the exceedances were considered not project-related.
- 5.2.8 Non-compliances of SS, TUR, NO<sub>3</sub>-N and TIN were recorded at M\_Marsh and TTC during and after rain occurred on 10<sup>th</sup> and 18<sup>th</sup> June 2007. All exceedances were considered project-related.

### Freshwater

- Stream A: (i) six limit level exceedances of turbidity and (ii) one action and five limit level exceedances of SS.
- Stream B: (i) one action and eleven limit level exceedances of turbidity and (ii) two action and ten limit level exceedances of SS.
- Stream C: (i) ten limit level exceedances of turbidity and (ii) one action and ten limit level exceedances of SS.
- F\_Inland Marsh: one action and two limit level exceedances of turbidity; three action and one limit level exceedances of SS; four limit level exceedances of NH<sub>3</sub>-N; six limit level exceedances of NO<sub>3</sub>-N; one limit level exceedance of NO<sub>2</sub>-N; six limit level exceedances

of TIN and four limit level exceedances of Chl a.

### 5.2.9 The freshwater water exceedances were summarised in **Table 5.2-2**.

Monitoring Station	Exceedance Level	Date	Parameters	Project-related
F_DA	Limit Level	28 <sup>th</sup> May 07	Turbidity, SS	Yes
	Limit Level	30 <sup>th</sup> May 07	Turbidity, SS	Yes
	Action Level	4 <sup>th</sup> Jun 07	SS	Yes
	Limit Level	4 <sup>th</sup> Jun 07	Turbidity	Yes
	Limit Level	10 <sup>th</sup> Jun 07	Turbidity, SS	Yes
	Limit Level	11 <sup>th</sup> Jun 07	Turbidity, SS	Yes
	Limit Level	18 <sup>th</sup> Jun 07	Turbidity, SS	Yes
F_UB	Limit Level	28 <sup>th</sup> May 07	Turbidity, SS	Yes
	Action Level	30 <sup>th</sup> May 07	Turbidity, SS	Yes
	Limit Level	4 <sup>th</sup> Jun 07	Turbidity, SS	Yes
	Limit Level	10 <sup>th</sup> Jun 07	Turbidity, SS	Yes
	Limit Level	11 <sup>th</sup> Jun 07	Turbidity, SS	Yes
	Limit Level	18 <sup>th</sup> Jun 07	Turbidity, SS	Yes
F_DB	Limit Level	28 <sup>th</sup> May 07	Turbidity, SS	Yes
	Action Level	30 <sup>th</sup> May 07	SS	Yes
	Limit Level	30 <sup>th</sup> May 07	Turbidity	Yes
	Limit Level	4 <sup>th</sup> Jun 07	Turbidity, SS	Yes
	Limit Level	10 <sup>th</sup> Jun 07	Turbidity, SS	Yes
	Limit Level	11 <sup>th</sup> Jun 07	Turbidity, SS	Yes
	Limit Level	18 <sup>th</sup> Jun 07	Turbidity, SS	Yes
F_UC	Action Level	28 <sup>th</sup> May 07	SS	Yes
	Limit Level	4 <sup>th</sup> Jun 07	Turbidity, SS	Yes
	Limit Level	10 <sup>th</sup> Jun 07	Turbidity, SS	Yes
	Limit Level	11 <sup>th</sup> Jun 07	Turbidity, SS	Yes
	Limit Level	18 <sup>th</sup> Jun 07	Turbidity, SS	Yes
F_DC	Limit Level	28 <sup>th</sup> May 07	Turbidity, SS	Yes
	Limit Level	30 <sup>th</sup> May 07	Turbidity, SS	Yes
	Limit Level	4 <sup>th</sup> Jun 07	Turbidity, SS	Yes
	Limit Level	10 <sup>th</sup> Jun 07	Turbidity, SS	Yes
	Limit Level	11 <sup>th</sup> Jun 07	Turbidity, SS	Yes
	Limit Level	18 <sup>th</sup> Jun 07	Turbidity, SS	Yes
F_Inland M	Action Level	28 <sup>th</sup> May 07	Turbidity, SS	Yes
	Limit Level	28 <sup>th</sup> May 07	NH <sub>3</sub> -N, NO <sub>3</sub> -N, TIN, Chl a	Yes
	Action Level	30 <sup>th</sup> May 07	SS	Yes
	Limit Level	30 <sup>th</sup> May 07	NO <sub>3</sub> -N, TIN, Chl a	Yes
	Limit Level	4 <sup>th</sup> Jun 07	NO <sub>3</sub> -N, TIN	Yes
	Limit Level	10 <sup>th</sup> Jun 07	Turbidity, SS, NH <sub>3</sub> -N, NO <sub>3</sub> -N, NO <sub>2</sub> -N, TIN, Chl a	Yes
	Action Level	11 <sup>th</sup> Jun 07	SS	Yes
	Limit Level	11 <sup>th</sup> Jun 07	Turbidity, NH <sub>3</sub> -N, NO <sub>3</sub> -N, TIN, Chl a	Yes
	Limit Level	18 <sup>th</sup> Jun 07	NH <sub>3</sub> -N, NO <sub>3</sub> -N, TIN	Yes

Remarks: Exceedances recorded at Streams A, B & C were mainly due to insufficient temporary drainage provided on site, in particular during and after rain. Exceedances recorded at F\_Inland Marsh were due to remaining accumulation of nutrient discharge from the temporary sewage treatment plant and insufficient temporary drainage provided on site.

5.2.10 For the upstream monitoring location (F\_UB), it is located downstream to the construction area near Hole 10 and the monitoring location cannot be relocated further upstream (temporary bridges located at Streams B1 and B2) as no water was observed and available for sampling.

For Stream C, exceedances were recorded at both upstream and downstream monitoring locations. For the upstream monitoring location ( $F_UC$ ), it is located downstream to the construction area near Hole 16 and the monitoring location cannot be relocated further upstream as no water was observed and available for sampling. Therefore, the  $F_UC$  is considered the most upstream location of Stream C. Same as Stream B, it is considered that  $F_UC$  is also the impact monitoring location and  $F_UA$  was used as the representative control monitoring station.

# 5.3 Ecology

- 5.3.1 Terrestrial and marine ecology monitoring photos are provided in **Annex E**.
- 5.3.2 The Monitoring Survey for the reporting month was conducted on 18<sup>th</sup> and 26<sup>th</sup> June 2007. The project site has been fully cleared and under construction works.
- 5.3.3 Although the surveyed streams have not been previously affected by developments or pollution sources, they are relatively small. Water depth was less than 0.3m in most of the stream reaches even during wet season.
- 5.3.4 Stream A is located within the Project Area. Its main stream section (downstream to the confluence of two tributaries) would be protected by stream buffer zone (**Figure 3.3**). Stream A was heavily silted with sediments from eroded hillsides all year round, particularly at the main stream section. The stream had low flow.
- 5.3.5 The permanent bridge across Stream A was finished and the temporary access bridge had been removed. In the present monitoring survey, the main stream course of Stream A (the section downstream to the confluence of tributaries A1 and A2) was found still to be filled up by rubbles which was first report in June 2006 (see **Photo Plate 5.3-1**). The rubbles were reported to be washed down from the upper Tributary A2 which had been under pipe culvert construction. Although the riparian vegetation was not affected by the rubbles, this section of stream channel was temporarily lost. Tributary A2 was converted to underground pipeline as proposed in the EIA report. Stream A was of the lowest ecological value among the four natural streams as it was heavily silted with sediments from eroded hillsides all year round. No stream fish and only very limited aquatic fauna were recorded in Stream A before. The impact from this temporary loss of stream channel would not be severe. But remedial works should be implemented to clear the rubbles and restore the channel, and improve the water quality, as the conditions of this stream is expected to improve after the construction of the golf course extension (in which the eroded hill slopes would be replaced by turf).
- 5.3.6 Stream B is located within the Project Area. It had clear flow (with little sediment in the stream beds) of moderate volume during the wet season. This stream also has two main tributaries, B1 and B2. The full length of Stream B (two tributaries and the main stream) would all be protected by buffer zone (Figure 3.3). Stream B also contains a long estuarine section of muddy sandy substrate.
- 5.3.7 An area of the buffer zone of Tributary B2 was previously accidentally cleared. As the function of the buffer zone for the stream protection might be affected, replanting with native shrub species was implemented as remedial action (see **Figure 5.3.1**).
- 5.3.8 In the previous months, the water flow in Stream B was being restored from the minor turbidity reported in dry season. However further sedimentation, as compared with the condition reported in May 2007 monitoring, was found on the stream bed, probably due to the recent heavy rainfall and the recently constructed pipeline in the vicinity, as the buffer zone and the vegetation inside were found intact in general. Different from the May 2007 monitoring, however, the abundance of aquatic fauna, in particular caridian shrimps, was very low. Even

though, juveniles of Mitten Crab and sesarmind crabs were found beneath boulders and within riparian vegetation.

- 5.3.9 Stream C is located within the Project Area. This stream also has two main tributaries. It has had low but clear flow. In contrast to Stream B, Stream C drains to a sandy beach at Kau Chung Wan, and therefore lacks a clear estuarine zone. The full length of Stream C (two tributaries and the main stream) was protected by buffer zone (**Figure 3.3**). However the vegetation of a small area of the buffer zone was accidentally damaged. Remedial works (replanting) had been implemented. The permanent bridge across Stream C had been in place, with the piers outside the buffer zone demarcation. The temporary bridge had been removed.
- 5.3.10 Sedimentation in Stream C was reported previously in November 2006 because silt fences were found collapsed after the heavy rainfalls. Much of the fine sediments deposited in November 2006 had been gradually reduced during the last few months. However further sedimentation was found on the majority of the main stream course of Stream C in the present monitoring. The flow was clear during the survey, but the abundance of aquatic fauna, in particular caridian shrimps, was very low.
- 5.3.11 Stream D is located outside the Project Area but within the Assessment Area and is the main stream draining the west side of the Assessment Area. It had clear water and moderate flow levels. Stream D is the only stream with deeper water depth among the four streams (water depth over 0.3 m in some of the stream reaches). As Stream D is outside the construction area, buffer zone would not be needed for this stream. In the present survey, the flow was found clear in Stream D, and Atyid shrimp *Caridina trifasciata* was still recorded, but the abundance was lower compared with previous months.
- 5.3.12 Photos of Streams A to C were shown in **Photo Plate 5.3-1 (Annex E)**. The habitats and vegetation generally remained intact within a large potion of the project site (beyond the works fronts), and within the majority of the stream buffer zone (except an area for Tributary B2 and an area in Stream C which was accidentally cleared before) and outside the project area. No earthwork, human disturbance or fire disturbance was observed beyond the project site boundary other than the historical erosion of hillsides.
- 5.3.13 Aquatic fauna communities were checked during the monitoring survey. The abundance of aquatic fauna, in particular caridian shrimps, was very low in both Stream B and Stream C during the present monitoring survey (Annex E Photo Plate 5.3-1). Although Atyid shrimp *Caridina trifasciata* was still found in Stream D, the abundance was also lower than in previous monitoring. The sedimentation found in the present monitoring made a large portion of the stream bed in Stream B and Stream C covered by sediment and this limit the habitat size for the shrimps. Measures should be taken to prevent any similar incidents in the future.
- 5.3.14 Another species of Atyid shrimp, *Caridina cantonensis*, which is common and widespread in Hong Kong was found in Stream B, C and D. Other aquatic fauna and flora encountered during the monitoring included Freshwater snail *Brotia hainanensis*, which is usually found in streams with good water quality, found at B2 tributary of Stream B.
- 5.3.15 The demarcation of the stream buffer zone had been fully established at Stream A main stream, the two tributaries of Stream B and Stream C at the time of the monitoring survey. Except at the temporary access bridges crossing Stream A, Stream B and Stream C, and the vegetation accidentally cleared within Stream B buffer zone earlier, riparian vegetation within the buffer zone was not disturbed by construction works.

# Marine Ecology

5.3.16 The third monitoring survey for transplanted corals and the monitoring on tagged corals in Site B, Site C and Control Site was originally scheduled in June 2007, but was postponed to July 2007 due to the recent shark sighting reported in Port Shelter.

# 5.4 Archaeology (Watching Brief)

- 5.4.1 Excavation was carried out at Holes 11, 12, 14 & 16 during this monitoring month and watching brief monitoring was resumed since September 2006. According to the latest construction programme, part of the Hole 2 will be completed in February 2007. Approximate 40% of the Hole 2 area was being excavated and the watching brief at Hole 2 will have to further extend. The first (January to March 2006) and second (April to September 2006) quarterly progress reports had been sent to AMO for comments on 31<sup>st</sup> March 2006 and 15<sup>th</sup> October 2006 respectively. The third (October to December 2006) and fourth (January to March 2007) quarterly progress report had also been submitted to AMO in January and March 2007 respectively.
- 5.4.2 The Archaeological Watching Brief (AWB) will consist of 18 days of on-site monitoring of the construction work. An initial site visit was made on 20<sup>th</sup> January 2006 to inspect preliminary vegetation clearance at Hole 2. The second site visit was undertaken on 3<sup>rd</sup> February 2006. The first day of the monitoring was agreed on 14<sup>th</sup> February 2006 after the confirmation with the Contractor that the bulk excavation was being carried out at Hole 2. The site visit at Holes 11, 12, 14, 15 & 16 were started from September 2006 once vegetation clearance commence and in progress.
- 5.4.3 Monitoring results were shown as follows:

Hole 2

- 5.4.4 Clearance of surface soil was monitored in Areas 1 and 2 (mainly the concrete batching plant and underground water tank location) which is around 60% of the actual bulk earthwork. All monitoring areas were investigated after vegetation clearance and no archaeological material was identified in the first quarterly report. A thirty minute video of the works was recorded. No works have been undertaken outside the Areas 1 and 2 up the reporting period (January to March 2006).
- 5.4.5 Excavation at Hole 2 was completed during this reporting month. The fourth quarterly report is under preparation. No archaeological material was identified. The archaeological watching brief at Hole 2 was completed in February 2007.

Holes 11, 12, 14, 15 & 16

5.4.6 For the excavation at watching brief concern areas (Holes 11, 12, 14, 15 & 16), the excavation programme was commended in early September 2006 after the completion of temporary bridges construction at Streams B1 and B2. Vegetation clearance was started in early September 2006 and completed in the reporting month at Holes 11, 12, 14, 15 & 16. Bulk earthwork at concerned watching brief area was concentrated Holes 11, 12, 14 and 16. No archaeological material was identified in the second quarterly report (April to September 2006) and third quarterly report (October to December 2006). The archaeological watching brief at Holes 11, 12, 14, 15 and 16 was completed in January 2007.

# Final Archaeology Watching Brief Report

5.4.7 A draft final report was submitted to AMO for comments during the previous reporting month and comment from AMO was received in early June 2007. AMO had no further comment on the Final Report. The final report will be submitted in the next reporting month.

#### 6. Environmental Site Auditing

6.1.1 The weekly site inspections were conducted by the ET with Contractor's representative and/or Jockey Club's representative on 29<sup>th</sup> May, 5<sup>th</sup>, 12<sup>th</sup> and 20<sup>th</sup> June 2007, and the monthly joined site inspection with IEC and the Contractor's representative undertaken on 20<sup>th</sup> June 2007. The following observations and recommendations were made.

#### **Dust Mitigation Measures**

- 6.1.2 Major site formation was carried at southern part of East Course during the reporting month. No dust suppression measure was provided during rock breaking activities. Dust generation from the haul road, during earth moving operation and excavation were observed at sunny and windy weather, insufficient dust mitigation measures was provided on site.
- 6.1.3 Temporary huge soil stockpile was mainly located at Hole 1 and more vulnerable to silty runoff and dust generation due to their fine particular size in nature. For sand/aggregates stockpiles which were mainly located at Hole 9. The Contractor was reminded to provide mitigation measures to prevent dust generation due to wind erosion.
- 6.1.4 The Contractor was reminded to minimize the dust generated by the site vehicles moving along the haul road by paving the heavy traffic haul road, watering etc. The Contractor was repeatedly reminded to provide sufficient dust suppression measure at all other excavation / earth moving areas.
- 6.1.5 As permanent cart path, turfing and hydroseeding areas (permanent areas and eroded slope) will gradually completed, therefore, dust generation will gradually decrease from the construction site is expected.
- 6.1.6 Concrete batching plant was operating during this reporting month. No major dust generation was observed from the concrete batching plant during operation. As the construction of the administration buildings and maintenance buildings and cart paths will complete soon, the concrete batching plant is expected to be dismantled by the end of Aug 2007.
- 6.1.7 The Contractor was reminded to install the hoarding near to the main exit/entrance near S7 according to the Air Pollution Control Ordinance and its subsidiary regulations. It was outstanding for at least few months.

#### Water Quality

#### Temporary Drainage Master Plan

- 6.1.8 Although the Contractor had tried to rectify the collapsed silt fence after heavy rains at vulnerable low lying areas, water quality monitoring data revealed that the temporary drainage installed on site was considered insufficient and ineffective, in particular, to streams. No additional or provision of effective measures was observed to prevent the silty runoff at those vulnerable areas.
- 6.1.9 More hydroseeding areas for final golf course layout and scar areas were established gradually in the past few months. It can effectively reduce the erosion. However, many of the areas had to be re-planting due to the poor maintenance and low coverage of the grass.
- 6.1.10 The Contractor was urged to revise the Temporary Drainage Management Plan (TDMP) layout plans and present the actual (temporary and permanent drainage system)

installation/construction completion date of each golf hole. Interim reports regarding the TDMP progress should be submitted and revised from time to time. If the permanent drainage system is not available at some particular areas, temporary drainage system should be sufficiently installed to prevent runoff entering to nearby water quality sensitive receivers directly.

- 6.1.11 Sand capping and turfing can significantly reduce the potential silty runoff during rain according to the site observation.
- 6.1.12 Active pumping of silty water from the desilting tank at Lake near Hole 10 and directly discharged into the downstream of Stream B was frequently observed during and after rains. The Contractor had repeatedly advised to employ effective desilting facility before discharging the water outside the construction site. No improvement was observed during the reporting month.
- 6.1.13 The Contractor was reminded to provide sufficient desilting / treatment facilities on site in order to comply the WPCO. According to the site observation, the two desilting facilities located at Holes 1 and 17 had not been operated since the wet season. It was because the two large desilting basins located at Holes 1 and 17 were filled up due to the site formation. No other interim measure was provided on site.
- 6.1.14 No dredging work for the permanent intake and outfall pipelines was carried out during the reporting month.
- 6.1.15 Construction of permanent bridges was completed before the wet season 2007. Remaining furnishing work was in progress during the reporting month.
- 6.1.16 The Contractor was reminded to maintain the silt curtain and desilt the settled solids within the silt curtain in a routine basis and ensure the effectiveness of its intended use.

Turfing

6.1.17 Fertilizer applications were recorded at Holes 3 to 8 on regular basis according to the turf establishment requirement and approved turf grass management plan. Biological pesticides (Bactospeine) were applied in early June 2007 to suppress the army worms first but considered ineffective. Insecticide (Chlorpyrifos) was, therefore, applied to Holes 3 to 8 during the reporting month. Water quality monitoring on fertilizer and pesticides is on-going mainly at the Northern Part of East Course during the reporting month.

#### <u>Ecology</u>

- 6.1.18 Buffer zone at Streams B1, B2 and C had been fully established. For Stream A, buffer zone was finally established during the reporting month. The whole buffer zone aims to protect the streams and avoid any works/equipment intrusion into the buffer zone.
- 6.1.19 Stream A was found to be filled up by rubbles to the level of the weirs at its downstream end since mid-June 2006. The second incident was occurred on 21<sup>st</sup> November 2006. Remedial works were implemented to clear the rubbles and restore the channel manually. Unfortunately, the third incident was occurred on 3<sup>rd</sup> July 2007 after heavy rains. The Contractor was urged to clear the rubbles and restore the channel manually as soon as possible.
- 6.1.20 No illegal berthing was observed during the site audit. Floating pontoon was berthed at EP location at the temporary barging point. The barges were mainly delivering sand, aggregates, drainage pipes, irrigation pipes and turf during the reporting month.

#### Stream C Buffer Zone

6.1.21 Regarding to the vegetation clearance of Stream C buffer zone due to the permanent drainage construction work, the area was planting with shrubs. The Contractor was reminded to keep the reinstated area in good and healthy condition for the newly plants.

#### Silt Deposit at Streams

6.1.22 Significant silty runoff and silt deposited were recorded not only on 22<sup>nd</sup> November 2006 but also on 24<sup>th</sup> April 2007 after rainstorms at all streams. The Contractor was reminded to enhance the temporary drainage system to prevent the same incident happened in wet season 2007. Regarding to the water quality monitoring data, high concentration of silt was continuously discharging into the stream.

#### Waste / Chemical Management

- 6.1.23 According to the site observation, vegetation stockpiles, construction wastes stockpiles and general refuse were accumulated at Hole 1 and disposed off-site during the reporting month. The Contractor was provided trip-ticket records and construction waste disposal records during the reporting month.
- 6.1.24 Insufficient mobile/chemical toilets were provided at the construction site. The Contractor was repeatedly reminded to provide sufficient toilets in particular at works site distant from the Contractor's office.
- 6.1.25 There was no direct discharge from the temporary sewage treatment plant (temporarily stored and disposed off-site by the Contractor) during the reporting month. However, there was no observation of sewage effluent temporarily stored in the tank after the sewage effluent disposal on 17 June 2007. The Contractor could neither provide actual effluent flow from the sewage treatment plant nor the performance (in terms of water quality) during the reporting month.
- 6.1.26 Assuming there are only 20 times of toilet flushing per day from the Contractor's site office and 15 Liter per unit volume, there will be around 300 Liter per day. The temporary storage tank will be full within 12 days (total storage volume is around 3,600 Liter). There are around 100 workers and staffs working on site and only few chemical toilets were available on site. Our assumption is the based on minimum effluent quantity. The sewage effluent could leak through the transfer plastic pipe and indirectly discharge to the fresh water inland marsh. Further investigation is required and will report in the next reporting month.
- 6.1.27 Disposal of temporary stored wastewater from the CHEC's temporary sewage treatment plant was carried out on 28 May 2007 at Tsueng Kwan O. CHEC was reminded to dispose properly by licenced Contractor offsite during interim stage and submitted relevant disposal record for our reference. Once the discharge water quality complies with the EPD's discharge licence requirements by frequent monitoring carried out by CHEC, Jockey Club might consider resume the direct discharge to the fresh water inland marsh from the sewage treatment plant in future. In the meantime, temporary disposal of wastewater offsite would be the best option to avoid contamination of fresh water inland marsh. Random audit on discharge water quality will be carried out by ET to ensure the water quality complies with the EPD's discharge licence requirement.

#### Landscape and Visual

- 6.1.28 Landscape and visual monitoring and site audits were carried on 6<sup>th</sup> and 20<sup>th</sup> June 2007. Site formation, shaping and planting works are being carried out at present. Shrub seedlings were planted on slopes of golf holes of 2, 4, 5, 10 and 11. The newly planted shrubs are fair in health. Small-scale erosion at the hydroseeded areas were occurred due to heavy rainfall on 22nd May 2007. The coverage of newly hydroseeded area is not in good condition. Most of the hydroseeding grasses at Hole 10 were dead. The Contractor shall take measures to improve the condition of damaged trees and provide adequate watering to newly hydroseeded area, planted shrubs and transplanted trees.
- 6.1.29 Damaged trees next to the administration building were still unprotected after being damaged by the adjacent construction activities. Wooden boards and garbage were put adjacent to the retained trees. Most of the labels of the retained trees were disappeared.
- 6.1.30 Retained trees, such as but not limited to T957 and T956, next to administration building were severely damaged by construction. Damaged trees next to the administration building were still unprotected after being damaged by the adjacent construction activities. The Contractor was reminded to prevent further damage to those trees and carry out tree surgery works immediately.
- 6.1.31 All transplanted trees were in fair condition except for T848. Mal-pruning of transplanted trees has not been rectified. Construction material was stockpiled within tree protection zones. A statement on the cause of death of tree T925 recorded in the last report is still outstanding since February 2007.

#### Status of Environmental Licensing and Permitting

6.1.32 Permits / licences submission and approval status are summarised in Table 6.1.

Permit/licence/notification form title	Submission date	Status	Registration No./ Remarks
Application for a construction noise permit for the use of powered mechanical equipment for the purpose of carrying out construction work other than percussive pilling and/or the carrying out of prescribed construction work.	21 <sup>st</sup> Jan 2006	Approved on 16 <sup>th</sup> February 2006	GW-RE0012-06 (valid until 3 <sup>rd</sup> July 2006)
Application for a construction noise permit for the use of powered mechanical equipment for the purpose of carrying out construction work other than percussive pilling and/or the carrying out of prescribed construction work.	6 <sup>th</sup> Apr 2006	Approved on 9 <sup>th</sup> Jun 06 (supersede the GW- RE0012-06)	GW-RE0157-06 (valid until 28 <sup>th</sup> Nov 2006)
Application for a construction noise permit for the use of powered mechanical equipment for the purpose of carrying out construction work other than percussive pilling and/or the carrying out of prescribed construction work.	Nov 2006	Approved on 22 <sup>nd</sup> Nov 06 (supersede the GW- RE0157-06)	GW-RE0384-06 (valid until 26 <sup>th</sup> May 2007).

Table 6.1	Summary of Environmental Licensing and Permit Status
-----------	--

Permit/licence/notification form title	Submission date	Status	Registration No./ Remarks
Application for a construction noise permit for the use of powered mechanical equipment for the purpose of carrying out construction work other than percussive pilling and/or the carrying out of prescribed construction work.	4 <sup>th</sup> May 2007	Approved on 18 <sup>th</sup> May 07 (supersede the GW- RE0384-06)	GW-RE0141-07 (valid until 25 <sup>th</sup> Nov 2007).
Notification of the air pollution control (construction dust) regulation	21 <sup>st</sup> Jan 2006	Acknowledge receipt from EPD on 27 <sup>th</sup> February 2006	Ref. no.: 001006902
Registration as a chemical waste producer	10 <sup>th</sup> Jan 2006	Register on 7 <sup>th</sup> February 2006	WPN-5213-813- C1186-04
Application for a permit to dump material at sea under the Dumping at Sea Ordinance	10 <sup>th</sup> Jan 2006	Deferred by CHEC on 17 <sup>th</sup> March 2006 (CHEC/KSC3.9.1/0459)	No dredging work will be carried out between May to December 2006.
Application of exemption account for the construction waste charging scheme	12 <sup>th</sup> Jan 2006	Approved on 16 <sup>th</sup> January 2006	A/C no. 5005322 (valid until 2 <sup>nd</sup> August 2007)
Application for a licence for production pursuant to Section 14 of Air pollution Control Ordinance	2 <sup>nd</sup> Mar 2006	The total silo capacity for the cement works was 45 tonnes which is lower than 50 tonnes. It is not a specified process, application is not required.	EPD letter refer. no.: EP640/EA/SK/015
Application for a licence under Water Pollution Ordinance – Construction Site	18 <sup>th</sup> Mar 2006	Approved on 12 <sup>th</sup> Sept 2006 (CHEC/KSC3/9.1/0414)	EPD letter refer. No: EP640/W4/J1003

#### 7. Environmental Non-Conformance

#### 7.1 Summary of Environmental Non-Compliance

#### Air Quality

7.1.1 No exceedance of 24-hour TSP was recorded at GCA B1 during the reporting month.

#### Marine Water Quality

7.1.2 Thirty exceedances were recorded at M\_RO1, KLW, M\_Marsh, TTC and M\_BP. Exceedances measured at M\_Marsh were mainly due to rainstorm events occurred on 10th June 2007 and considered project-realted. Exceedances measured at TTC were mainly ammonia nitrogen and chlorophyll. Water quality exceedances recorded during and after the rainstorm events were considered project-related.

#### Freshwater Quality

- 7.1.3 Thirty-one exceedances of turbidity and thirty-two exceedances of suspended solids were recorded at Streams A, B, C and fresh water inland marsh.
- 7.1.4 Four exceedances of ammonia nitrogen, six exceedances of nitrate nitrogen, one exceedance of nitrite nitrogen, six exceedances of total inorganic nitrogen and four exceedances of chlorophyll a were recorded at downstream of fresh water inland marsh. As the concentrations of ammonia nitrogen, nitrate nitrogen and total inorganic nitrogen were gradually decreased than previous reporting month when there was no direct discharge of wastewater from the sewage treatment plant to fresh water inland marsh since early May 2007. Main reason is due to the continuous discharge of poor wastewater quality from temporary sewage treatment plant at the contractor's site office. All exceedances were considered project-related.

#### Terrestrial Ecology

7.1.5 Although the buffer zones for Stream A, B, and C were basically intact, sedimentation was however observed in Stream B and C, and the abundance of aquatic fauna, in particular caridian shrimps, was found very low.

#### Marine Ecology

7.1.6 Quarterly coral monitoring survey at Site B2, Site C and Control site was required in this reporting month. Coral transplantation was carried out in the December 2006 at Site D2, quarterly monitoring for the transplanted coral was required in this reporting month. Marine ecology was originally scheduled in June 2007. The monitoring had postponed due to the recent shark sighting within Port Shelter. The next marine monitoring will be conducted in Sept 2007. No dredging work was carried out at Site D2 for the desalination plant's intake and outfall construction.

#### 7.2 Summary of Environmental Complaint

7.2.1 No environmental complaint was received in this reporting month.

#### 7.3 Summary of Environmental Summons

7.3.1 No summon was received in this reporting month.

#### 8. Future Key Issues

#### 8.1 Key Issues for coming month

- 8.1.1 Major works to be taken for the coming monitoring period are summarized as follows.
  - Operation of temporary barging point
  - Operation of sewage treatment plant
  - Operation of concrete batching plant
  - Drainage and irrigation systems installation at Golf Holes
  - Sand capping and turf establishment at Golf Holes
  - Implementation of temporary drainage master plan
  - Operation of desalination plant if required

#### 8.2 Monitoring Schedule for the coming month

8.2.1 The tentative schedule of air, water, ecology and landscape & visual monitoring for the next three months is presented in **Annex F**. The environmental monitoring will be conducted at the same monitoring locations in this reporting month. The monitoring programme has been reviewed and was considered as adequate to cater the nature of works to be undertaken.

#### 8.3 Construction programme for the next three month

8.3.1 The construction programme for the next three months is presented in Annex G.

#### 9. Recommendations and Conclusions

- 9.1.1 The Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 25<sup>th</sup> May to 24<sup>th</sup> June 2007 in accordance with EM&A Manual and the requirement under EP-224-2005/A.
- 9.1.2 The Contractor was repeatedly reminded to improve and provide sufficient temporary drainage system on site to prevent silty runoff to marine and stream courses. The Contractor was reminded to provide sufficient dust suppression mitigation measures especially during rock breaking activity, earth movement (loading and unloading), at haul road (vehicle movement) and large soils stockpiles. In addition, the Contractor was reminded to provide sufficient temporary drainage at the turfing areas.
- 9.1.3 Although the buffer zones for Stream A, B, and C were basically intact, sedimentation was however observed in Stream B and C, and the abundance of aquatic fauna, in particular caridian shrimps, was found very low. The Contractor was urged to provide effective measures to prevent silty runoff to streams.
- 9.1.4 Same as the last reporting month, no rectification work was done by the Contractor. Regarding the retained trees, the Contractor shall take the following measures:
  - Carry out surgery to damaged trees;
  - Report the cause of death of tree T925;
  - Re-fix the label of retained tree for easy identification;
  - Maintain the tree protection zone required and remove all construction material / debris from the tree protection zone;
  - More frequent watering for transplanted trees, planted vegetation and hydroseeded grass; and
  - Rectify the mal-pruning practice of the transplanted trees.
- 9.1.5 No environmental complaint / summon was received during the reporting month.
- 9.1.6 The ET will keep track of the EM&A programme with respect to compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

# Annex A Tentative Construction Programme

				1	l mu i - r	2007
Activity	Activity	Orig	Early	Early		
(D)	Description	Dur	Start	Finish	Float	
SUMMA	RY PROGRAMME				·····	
SU00120	Completion of Section 2	0		12/06/08	-164	
SU00140	Completion of Section 4	0		14/07/07	170	
SU00150	Completion of Section 9	0		27/12/07	-63	
SU00100	Possession of Site	0	03/01/06A			OPossession of Site
SU00170	S1: Gravity drain & rising main	288*	10/06/06A	24/03/07A		Site of the second s
SU00160	S1: Low level intake pumping station	210*	25/10/06A	22/05/07	223	
SU00190	S2: Desalination plant	1	18/02/06A	24/01/07A		Second
SU00240	S2: Lake No.1 and pump house No.1	218*	16/10/06A	21/05/07A		S2: Lake No.1 and pump house No.1
SU00230	S2: Retaining wall No.1	141*	27/05/06A	14/10/06A		S2: Retaining wall No.1
SU00250	S2: Roundabout and access road	35*	08/09/06A	12/10/06A		S2: Roundabout and access road
SU00220	S2: Temp Seawater intake & dischange pipe		31/10/06A	29/11/06A		S2: Temp Seawater intake & dischange pipe
SU00210	S2: Temp Seawater pumping station	102*	31/10/06A	09/02/07A	1	S2: Temp Seawater pumping station
SU00200	S2: Transformer/switch room	183*	05/06/06A	04/12/06A		S2: Transformer/switch room
SU00260	S3: Existing maintenace building		07/03/06A	16/03/07A		S3: Existing maintenace building
SU00270	S4: Existing admin. building area 1		21/03/06A	14/07/07	-130	
SU00280	S4: Existing admin. building area 2	266*	08/10/06A	30/06/07	-116	
SU00290	S4: Existing admin. building area 3	394*	21/03/06A	18/04/07A		S4: Existing admin. building area 3
SU00300	S4: Existing admin. building area 4	481*	21/03/06A	14/07/07	-130	
SU00310	S4: Existing admin. building area 5	268	07/03/06A	29/11/06A		S4: Existing admin. building area 5
SU00350	S9: Drainage & Irrigation	386*	16/08/06A	05/09/07		-7 S9: Drainage & Irrigation
SU00330	S9: Earth/slope construction works	4941	10/03/06A	16/07/07		42 S9: Earth/slope constructi
SU00410	S9: Grassing (GH1, 2, 9-17 & 18stg2)		23/07/07	27/12/07	-82	
SU00390	S9: Grassing (GH3, 5, 8, 18stg1)		12/02/07A	26/06/07		-3 S9: Grassing (GH3, 5, 8, 18stg1)
SU00400	S9: Grassing (GH4, 6, 7)		19/04/07A	12/06/07		10 S9: Grassing (GH4, 6, 7)
SU00380	S9: Sand Capping (GH1, 2, 9-17 & 18stg2)		10/05/07A	22/11/07	-78	76 S9: Sand Capping (GH1, 2, 9-17 & 18stg2)
SU00360	S9: Sand Capping (GH3, 5, 8, 18stg1)		05/01/07A	28/05/07	-10	10 S9: Sand Capping (GH3, 5, 8, 18stg1)
SU00370	S9: Sand Capping (GH4, 6, 7)	115'	22/01/07A	16/05/07A		59: Sand Capping (GH4, 6, 7)
	-					
						O         D         J         F         M         A         M         J         J         A         S         O         N         D         J         F         M         A         M         J         J         A         S         O         N         D         J         F         M         A         M         J         J         A         S         O         N         D         J         F         M         A         M         J         J         A         S         O         N         D         J         F         M         A         M         J         J         A         S         O         N         D         J         F         M         A         M         J         J         A         S         O         N         D         J         F         M         A         M         J         J         A         S         O         N         D         J         F         M         A         M         J         J         A         S         O         N         D         J         F         M         A         M         J         J         J         A
Start Date	28/12/05	nary Bar	(\$17			Sheet 1 of 1
Finish Date Data Date	12/06/08 21/05/07	ess Bar				Ingineering Co. Date Revision Checked Approved 28/12/05 4th Final for Submission Tim
Run Date	05/06/07 10:01		U			me from KS7B 01/03/06 Ver 5th (KST5) Tim
1				Up t	o 21/0	05/07
	imevers Systems Inc.			•		· · · · · · · · · · · · · · · · · · ·
<u>н</u> (Р	rimavera Systems, Inc.					

đ

# Annex B Monitoring Programme for the reporting month

May 2007							
Sun	Mon	Tue	Wed	Thu	Fri	Sat	
20	21	22	23	24	25	26	
27	28	29	30	31			
	WQ		AQ	AQ			
			WQ				

June 2007	June 2007						
Sun	Mon	Tue	Wed	Thu	Fri	Sat	
					1	2	
3	4	5	6	7	8	9	
	WQ	AQ	LV				
10	11	12	13	14	15	16	
WQ	AQ WQ					AQ	
17	18	19	20	21	22	23	
	WQ		LV		AQ		
24	25	26	27	28	29	30	
						TE	

Remarks: AQ = TSP, WQ = Freshwater and Marine water quality, TE = Terrestrial Ecology, ME = Marine Ecology; LV = Landscape & Visual

\*Marine ecology was originally scheduled in June 2007. The monitoring had however postponed due to the recent shark sighting within Port Shelter. The next marine monitoring will be conducted in Sept 2007.

## Annex C Event Action Plan

EVENT	ACTION						
EVENI	ET	IC(E)	Engineer	CONTRACTOR			
ACTION LEVEL							
1. Exceedance for one sample	<ol> <li>Identify source, investigate the causes of complaint and propose remedial measures;</li> <li>Inform IC(E) and Engineer;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase to daily monitoring.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method.</li> </ol>	1. Notify Contractor.	<ol> <li>Rectify any unacceptable practice;</li> <li>Amend working methods if appropriate.</li> </ol>			
2. Exceedance for two or more consecutive samples	<ol> <li>Identify source;</li> <li>Inform IC(E) and Engineer;</li> <li>Advise Engineer on effectiveness of proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase to daily monitoring;</li> <li>Discuss with IC(E) and Contractor remedial actions required;</li> <li>If exceedance continues, arrange meeting with IC(E) and Engineer;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor possible remedial measures;</li> <li>Advise ET on the effectiveness of proposed remedial measures;</li> <li>Supervise implementation of remedial measures.</li> </ol>	<ol> <li>Confirm in writing receipt of notification of exceedance;</li> <li>Notify Contractor;</li> <li>Supervise proper implementation of remedial measures.</li> </ol>	<ol> <li>Submit proposals for remedial measures to Engineer within three working days of notification;</li> <li>Implement agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>			
LIMIT LEVEL							
1. Exceedance for one sample	<ol> <li>Identify source, investigate causes of exceedance and propose remedial measures;</li> <li>Inform IC(E), Engineer, Contractor and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase to daily monitoring;</li> <li>Assess effectiveness of Contractor's</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor possible remedial measures;</li> <li>Advise Engineer on effectiveness of proposed remedial measures;</li> <li>Supervise implementation of remedial measures.</li> </ol>	<ol> <li>Confirm in writing receipt of notification of exceedance;</li> <li>Notify Contractor;</li> <li>Supervise proper implementation of remedial measures.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IC(E) within three working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposals if appropriate.</li> </ol>			

EVENT	ACTION								
	ET	IC(E)	Engineer	CONTRACTOR					
	remedial actions and keep IC(E), EPD and Engineer informed of results.								
2 Exceedance for two or more consecutive samples	<ol> <li>Notify IC(E), Engineer, Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase to daily monitoring;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation measures to be implemented;</li> <li>Arrange meeting with IC(E) and Engineer to discuss remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IC(E), EPD and Engineer informed of results;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	Discuss amongst Engineer, ET, and Contractor the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness, and advise Engineer accordingly; Supervise implementation of remedial measures.	Confirm receipt of notification of exceedance in writing; Notify Contractor; In consultation with the IC(E), agree with the Contractor the remedial measures to be implemented; Supervise proper implementation of remedial measures; If exceedance continues, consider what portion of the works is responsible and instruct the Contractor to stop that portion of work until exceedance has abated.	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IC(E) within three working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as instructed by Engineer until the exceedance is abated.</li> </ol>					

Event	ET Leader	IC(E)	Engineer	Contractor
ACTION LEV	/EL			
Action level being exceeded by one sampling day	Repeat <i>in situ</i> measurement to confirm findings; Identify reasons for non-compliance and source(s) of impact; Inform IC(E) and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IC(E) and Contractor; Repeat measurement on next day of exceedance.	Discuss mitigation measures with ET and Contractor ; Review proposals on mitigation measures submitted by Contractor and advise the Engineer accordingly; Assess effectiveness of implemented mitigation measures.	Discuss proposed mitigation measures with IC(E); Make agreement on mitigation measures to be implemented. Assess effectiveness of the implemented mitigation measures.	Inform the Engineer and confirm in writing notification of the non- compliance; Rectify unacceptable practice; Check all plant and equipment; Consider changes in working methods; Discuss with ET and IC(E) and propose mitigation measures to IC(E) and Engineer; Implement agreed mitigation measures.
Action level being exceeded by more than two consecutive sampling days	Repeat <i>in situ</i> measurement to confirm findings; Identify reasons for non-compliance and source(s) of impact; Inform IC(E) and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IC(E) and Contractor; Ensure mitigation measures are implemented; Prepare to increase to daily monitoring; Repeat measurement on next day of exceedance.	Discuss mitigation measures with ET and Contractor ; Review proposals on mitigation measures submitted by Contractor and advise the Engineer accordingly; Assess effectiveness of implemented mitigation measures.	Discuss the proposed mitigation measures with IC(E); Make agreement on mitigation measures to be implemented; Assess effectiveness of implemented mitigation measures.	Inform Engineer and confirm in writing notification of the non- compliance; Rectify unacceptable practice; Check all plant and equipment; Consider changes in working methods; Discuss with ET and IC(E) and propose mitigation measures to IC(E) and Engineer within three working days; Implement agreed mitigation measures.
LIMIT LEVE	L	1		
Limit level being exceeded by one sampling day	Repeat <i>in situ</i> measurement to confirm findings; Identify reasons for non-compliance and source(s) of impact; Inform IC(E) Contractor and EPD; Check monitoring data, all plant, equipment	Discuss mitigation measures with ET and Contractor; Review proposals on mitigation measures submitted by Contractor and advise the Engineer accordingly; Assess effectiveness	Discuss proposed mitigation measures with IC(E), ET and Contractor; Request Contractor to critically review the working methods; Make agreement on mitigation measures to be implemented;	Inform Engineer and confirm in writing notification of the non- compliance; Rectify unacceptable practice; Check all plant and equipment; Consider changes in working methods;

Event	ET Leader	IC(E)	Engineer	Contractor
	and Contractor's working methods; Discuss mitigation measures with IC(E), Engineer and Contractor; Ensure mitigation measures are implemented; Increase to daily monitoring until no exceedance of Limit level.	mitigation measures.	Assess effectiveness of implemented mitigation measures.	Discuss with ET, IC(E) and Engineer and propose mitigation measures to IC(E) and Engineer within three working days; Implement agreed mitigation measures.
Limit level being exceeded by more than two consecutive sampling days	Repeat <i>in situ</i> measurement to confirm findings; Identify reasons for non-compliance and source(s) of impact; Inform IC(E), Contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IC(E), Engineer and Contractor; Ensure mitigation measures are implemented; Increase to daily monitoring until no exceedance of Limit level for two consecutive days.	Discuss mitigation measures with ET and Contractor; Review proposals on mitigation measures submitted by Contractor and advise Engineer accordingly; Assess effectiveness of implemented mitigation measures.	Discuss proposed mitigation measures with IC(E), ET and Contractor; Request Contractor to critically review working methods; Make agreement on mitigation measures to be implemented; Assess effectiveness of implemented mitigation measures; Consider and if necessary instruct Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit level.	Inform Engineer and confirm in writing notification of the non- compliance; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IC(E) and Engineer and propose mitigation measures to IC(E) and Engineer within three working days; Implement agreed mitigation measures; As directed by the Engineer, slow down or stop all or part of the construction activities until no exceedance of Limit level.

Parameters	Action Level	Limit Level
Sedimentation	a 15% increase in the percentage of sedimentation on the hard corals occurs at more than 20% of the tagged coral colonies at one or more monitoring sites	a 25% increase in the percentage of sedimentation on the hard corals occurs at more than 20% of the tagged coral colonies at one or more monitoring sites
Bleaching	a 15% increase in the percentage of bleaching of hard corals occurs at more than 20% of the tagged coral colonies at one or more monitoring sites	a 25% increase in the percentage of bleaching of hard corals occurs at more than 20% of the tagged coral colonies at one or more monitoring sites
Mortality	a 15% increase in the percentage of partial mortality of corals occurs at more than 20% of the tagged coral colonies at one or more monitoring sites	a 25% increase in the percentage of partial mortality of corals occurs at more than 20% of the tagged coral colonies at one or more monitoring sites

Action	Action Level	Limit Level
Construction	If the Action Level is exceeded the ET Leader	If the Limit Level is exceeded the ET Leader
phase	should inform all parties (Contractor, Project	should inform all parties (Contractor, Project
	Proponent, EPD, AFCD and IEC). The data from	Proponent, EPD, AFCD and IEC) immediately.
	the water quality monitoring should also be	Should the Limit Level be exceeded, the
	reviewed. If the water quality monitoring shows	contractor should stop dredging and/or earth
	no attributable effects of the installation works,	works immediately and work out the solution
	then the Action Level is not triggered. If the water	according to the requirements of EPD and AFCD.
	quality data indicate exceedances (for SS and/or	The ET Leader should inform the Contractor to
	turbidity) the ET Leader should discuss with the	suspend dredging and/or earth works until an
	Contractor the most appropriate method of	effective solution is identified. Once the solution
	reducing suspended solids during dredging (e.g.	has been identified and agreed with all parties
	reduce the rate of dredging), and/or control	dredging and/or earth works may commence
	sedimentation during earth works (e.g. check the	
	intactness and effectiveness of the temporary drainage system and stream buffer zone). This	
	mitigated method should then be enacted on the	
	next working day.	
Operation	If the Action Level is exceeded the ET Leader	If the Limit Level is exceeded the ET Leader
phase	should inform Golf Course Operator, EPD, and	should inform all parties Golf Course Operator,
phase	AFCD. The data from the water quality	EPD, and AFCD immediately. Should the Limit
	monitoring should also be reviewed. If the water	Level be exceeded, the Golf Course Operator
	quality monitoring shows no attributable effects of	should stop the operation of the desalination plant
	the installation works, then the Action Level is not	and/or the application of chemicals immediately
	triggered. If the water quality data indicate	and work out the solution according to the
	exceedances (salinity and/or pesticides) the ET	requirements of EPD and AFCD. The operation
	Leader should discuss with the Golf Course	of the desalination plant and/or the application of
	Operator the most appropriate method of reducing	chemicals would be suspended until an effective
	salinity (e.g. reduce the daily operation time of the	solution is identified.
	desalination plant), and/or control chemicals from	
	runoff (e.g. reduce the frequency and quantity of	
	chemical applied, check the intactness and	
	effectiveness of the closed drainage system and	
	stream buffer zone). This mitigated method should	
	then be enacted on the next working day.	

Categories of Archaeological Material	Retrieval Procedure
<ul> <li>Human burial</li> <li>Skeleton remains</li> <li>Items associated with human burial, i.e. grave goods</li> </ul>	<ul> <li>Full recording and recovering of human remains and associated features</li> <li>Complete recoding by photography, drawing, written description</li> <li>Full measurement of burial and surrounding matrix</li> <li>Retrieval of human remains and associated materials</li> <li>Retrieval of surrounding soil for further analysis</li> </ul>
<ul> <li>Intact features</li> <li>Structural/architectural remains</li> <li>Undisturbed context, such as hearth, midden, habitation area, assemblages of artefacts and/or environmental material</li> <li>Intact artefacts</li> <li>Complete objects such as pottery, metal objects, stone and bone tools. The objects are complete but isolated and are no part of assemblages or feature.</li> </ul>	<ul> <li>Limited recording and recovery of archaeological features</li> <li>Recording and measurement of salient features by photography, drawing and written description</li> <li>Retrieval of all archaeological material</li> <li>Retrieval of samples from the surrounding matrix</li> <li>Recovery of artefacts</li> <li>Recovery of objects</li> <li>Sampling of the surrounding matrix</li> <li>Proper treatment with cleaning, marking and packing under international acceptable standards</li> </ul>
<ul> <li>Isolated material</li> <li>Sherds, non-human bone, artefact fragments (metal, pottery, glass). There are no complete objects, the material is isolated and fragmentary in nature.</li> </ul>	<ul> <li>Recovery of artefact fragments/archaeological material</li> <li>Recovery of material, such as artefact fragments, environmental material and sampling of surrounding matrix</li> </ul>
<ul> <li>Deposits with archaeological potential</li> <li>Soil deposits which exhibit characteristics associated with archaeological remains in Hong Kong</li> </ul>	<ul> <li>Sampling of the deposit</li> <li>Collection of soil samples from deposits displaying archaeological potential</li> </ul>

Categories of Archaeological Finds and Recommended	ed Action
--	-----------

# Annex D

### Implementation status on Environmental Protection Requirements

### IMPLEMENTATION SCHEDULE OF THE PROPOSED MITIGATION MEASURES

#### Implementation Schedule of Air Quality Measures Table 1

EIA Ref	EM&A Ref	Environmental Protection Measures*	Location /	Implementation		olementat Stages**	ion	Relevant Legislation and	
			Timing	Agent	D	C	0	Guidelines	
Air Qu	ality - Cons	struction Phase							•
4.7.1		<ul> <li>In order that nuisance to air sensitive receivers is minimized, it is important to minimize dust emissions from construction activities including cut and fill operations and trucks movements on haul road.</li> <li>Dust control techniques should be considered to control dust to a level not exceeding the AQOs as well as the 1-hour TSP guideline level. These measures include: <ul> <li>Adoption of good site practices;</li> <li>Avoid practices likely to raise dust level;</li> <li>Frequent cleaning and damping down of stockpiles, dusty areas of the Site and the haul roads;</li> <li>Reduce the speed of the vehicles (say 10 kph) on the haul road;</li> <li>Reducing drop height during material handling;</li> <li>Provision of wheel-washing facilities for Site vehicles leaving the Site;</li> <li>Regular plant maintenance to minimize exhaust emission;</li> <li>If concrete batching plant or rock crushing plant is planned to used, a license from EPD may be required depending on the total silo capacity since they are specified processes under the APCO. Modern plant should be designed to limit emissions</li> </ul> </li> </ul>	Work site / during construction	All contractors				EIAO-TM, APCO, Air Pollution Control (Construction Dust) Regulation	Insufficient Insufficient Insufficient √ √ √ √ As confirmed by Contractor, the
4.7.2		Providing watering four times a day for dust suppression.							Insufficient

All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project. D=Design, C=Construction, O=Operation; N/A = Not applicable \*

\*\*

Implementation Status	
the concrete batching plant is not a specific process.	

EIA Ref	EM&A Ref	Environmental Protection Measures*	Location	Implementation Agent		olemei Stage		Relevant Legislation and	
				Agent	D	С	0	Guidelines	
Water Qu 6.11.4	ality – Con	Instruction phase           Proposed 18 holes Golf Course Layout Design           20m buffer zones on both sides of the streams will be demarcated as a preventative mitigation measure to reduce the disturbance during construction phase of the golf course except for the portions of Streams A which is of low ecological value and an old tributary of Stream B. On one side of part of the Stream B, the buffer zone would be reduced to 5m.	Work site / During the construction period	All contractors		V		ProPECC PN 1/94; WPCO; TM- Effluent Standards for Effluents Discharged into	Only provi furni dism
6.11.5		<ul> <li>For the construction activity which is unavoidable near natural streams (within the buffer zone), mainly the construction of crossings, preventative mitigation measures during the construction stage should be follow by the Contractor, they are shown as follows:</li> <li>The proposed works site inside or in the proximity of natural streams should be temporarily isolated, through by placement of sandbags or silt curtains and properly supported by props, to prevent adverse impacts on the stream water qualities;</li> <li>The natural bottom and existing flow in the stream should be preserved to avoid disturbance to the stream habitats;</li> <li>No direct and indirect discharge into the natural stream is allowed from any construction work activities;</li> <li>Stockpiling of construction material, if any, should be properly covered and located away from any natural stream;</li> <li>Monitor rain forecast closely and cover any exposed spoil when rainstorms are forecasted. Debris should be properly disposed of before rainstorm to avoid any inadvertent wash away into the stream; and</li> <li>removal of existing vegetation alongside the stream should be avoided. When disturbance to vegetation is unavoidable, all disturbed areas should be hydroseeded or planted with suitable</li> </ul>						Drainage and Sewerage Systems, Inland and Coastal Water	Silty inlan audit temp insuf
6.11.13		vegetation to blend in with the natural environmental upon completion of works.         Runoff and Drainage Management         • Diversion of upstream flows around the works areas for stream crossings and underground pipes:	Work site / During the construction period	All contractors		V		ProPECC PN 1/94; WPCO; TM- Effluent Standards	ET aj latest
		To minimize the impact of upstream runoff on the Works area by preventing storm flows reaching the work areas. This will be done through provision of upstream cut-off drains to intercept the flows and divert them around the Works area. It would convey flows to downstream stream courses, or other elements of temporary drainage systems (such as storage facilities).						for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal	the si durin desilt facili
		• Temporary covering the works areas during severe storm events: Significant rainstorm events can be reasonably well forecast and when heavy rain is predicted, mitigation measures should be provided for the vulnerable areas by using tarpaulins, plastic sheets or other temporary covering to protect works area and minimize damage and erosion. It is recommended not to cover the newly establishment grass areas, and if unavoidable, this should only to be done on a short term basis (less than 24 hours).						Water	Most Biolo the an requi
		• Silt traps and sedimentation tanks for main discharge routes form works area: Sufficient and suitably sized silt traps and/or sedimentation tanks should be provided at the downstream ends of the systems to remove suspended solids prior to discharge. The discharge water quality shall be compliant with the <i>TM on Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Waters</i> under the WPCO. The required volume of the sedimentation tanks will depend on the catchment area served. Multiple tanks in series may also be required where runoff might be expected to be silty.							
		• The design details of the temporary drainage system at turf establishment area follow the same principles of the permanent drainage system. However the component pipes, tanks, lakes and/or pumps may differ in size, shape, location, etc. from that of the permanent system, dependent upon the temporary runoff areas as compared with those of the permanent system. Additionally or alternatively, the temporary drainage system may consist of other methods to control soil erosion and/or to facilitate the collection of surface water runoff.							
		The temporary drainage system will function during the period of time in which the permanent system is not yet completed. This circumstance will arise from the fact that the golf holes, inclusive of the permanent drainage system, will be constructed individually. As a result, the permanent drainage system may not be completed in its entirety until connection is made from each respective golf hole							

#### Table 2Implementation Schedule of Water Quality Control Measures

#### Implementation Status

ly streams B1, B2 and C buffer zones fencing were vided. All permanent bridges were constructed and final nishing work was in progress. All temporary bridges were mantled before wet season (end of March 2007).

ty runff from the construction site to all streams, fresh water and marsh and marine water were observed during the site dit during and after the rainstorms. Permanent and nporary drainage system provided on site was considered ufficient and ineffective.

revised TDMP was submitted the Contractor for RE and approval and comment during this reporting month. The est submitted drainage plan is the mitigation measures for silty runoff which has not included the recycling the runoff ring the turf establishment. The two main temporary silting basin were filled up and the two wastewater treatment ilisties were not in operation during and after rain.

ostly complete turfing area was at Holes 3-8 (except green). plogical pesticides were applied as the first priority to tackle army worms but not effective. Chemical applications were uired and applied during the reporting month.

EIA Ref	EM&A	Environmental Protection Measures*	Location	Implementation		pleme Stage	ntatio es**	Relevant Legislation and	
	Ref		Location	Agent	D	С	0	Guidelines	
		area to the lake/reservoir. As the permanent drainage system is completed for each hole, the corresponding temporary system will be decommissioned and reused elsewhere.							
		The temporary drainage system will be in use until the permanent system is functional in a given area. Once the permanent system is functional in a given area, the temporary system will be decommissioned and, wherever possible, the components re-used in another temporary drainage system installed elsewhere. It is anticipated that the maximum duration of use for the temporary drainage system in any given area will be one-year.							
		The storage tanks and/or lakes will be designed to segregate suspended solids (or pollutants as may be the case in plant/equipment storage and refueling areas) as may be necessary by contract requirements and reuse.							
		• No irrigation, fertilizer and pesticide applications to the turf would be permitted during rainstorm events or when heavy rainstorm is predicted 24 hours before the application.							
		• Runoff from materials storage areas, particularly fuel and chemicals storage area should be separated from the main drainage systems (bunded, if necessary) and provided with dedicated facilities throughout the construction period, such as petrol interceptors.							
6.11.14		<ul> <li>The Contractor shall follow good site practices and be responsible for the design, construction, operation, and maintenance of all the mitigation measures as specified in <i>ProPECC PN1/94</i> on construction site drainage through the construction period. These practices include:</li> <li>Temporary ditches should be provided to facilitate run-off discharge into appropriate watercourses, via a silt retention pond.</li> <li>All drainage facilities and erosion and sediment control structures should be inspected monthly and maintained to ensure proper and efficient operation at all times.</li> <li>Excavation of soil that cannot be avoided during the wet season, and exposed surface or open stockpiles should be covered with tarpaulin or other means. Other measures that need to be implemented before, during and after rainstorms are summarized in <i>ProPECC PN1/94</i>.</li> <li>Exposed soil areas should be minimized to reduce potential for increase siltation and contamination of runoff.</li> <li>Earthwork final surfaces should be well compacted and subsequent permanent work (turf establishment) should be immediately performed.</li> <li>The Contractor shall contain within the site all surface runoff generated from the construction works, concreting works, dust control and vehicle washing, etc.</li> <li>The Contractor shall arrange other measures, such as provision of sand bags or temporary diversion systems to prevent washing away of soil, silt or debris into any nearby natural streams. Any runoff shall be diverted into appropriate sediment traps before discharging to the nearby drainage system. The discharge and <i>Severage Systems, Inland and Coastal Waters</i> under the WPCO.</li> <li>The Contractor shall observe and comply with the Water Pollution Control Ordinance (WPCO) and its subsidiary regulations by implementing environmental protection measures (such as the use of silt traps) and preventing any point or non-point source of pollution.</li> </ul>	Work site / During the construction period	All Contractor		V		ProPECC PN 1/94; WPCO; TM- Effluent Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Water	Same as

	Implementation Status	
ime as above		

EIA Ref	EM&A Ref	Environmental Protection Measures*	Location	Implementation Agent	n	Stage		Relevant Legislation and	
	Ku		W. 1 1 / 5 1 1	č	D	C	0	Guidelines	
		Concrete bridge construction	Work site / During the construction period	All contractors		V		ProPECC PN 1/94; WPCO; TM-	
6.11.15		No work is allowed to come into contact with the underlying stream bed during the concrete bridge	·· ·· ·· ·· · · ·					Effluent Standards	Cons
		construction. During the construction of precast concrete bridge, if necessary, precaution measures should						for Effluents	Marc
		be taken to ensure no potentially polluting liquid or solid wastes fall into the stream. This is essential to						Discharged into	progr
		avoid water quality impacts within ecologically sensitive streams.						Drainage and Sewerage Systems,	
		The Contractor shall good site follow practices, including, but no limited to::						Inland and Coastal Water	
6.11.16		• Construction work area for the precast concrete should be outside the designated stream buffer zone area;							
		• The designated work area for precast concrete work should be covered to minimize the potential							
		water runoff during rain from the construction area;							
		• All water used within the concrete work area should be collected, stored and recycled to reduce							
		resource consumption. Stormwater runoff from the works areas fro precast concreting works should drain under gravity towards a sedimentation basin. The overlying water from the sedimentation							
		basin should be recycled for reuse within the plant. The deposited sediment should be dewatered and							
		the dry matter should require disposal off-site. No water should be discharged outside the boundary							
		of the precast concrete works area;							
		• The use of tarpaulin sheet or other means (water impermeable texture) should be placed beneath							
		precast concrete beam level (must be above the stream bed level) to capture any falling object during							
		<ul> <li>installation of precast concrete bridge on the footings or abutments;</li> <li>Prohibition of any direct and indirect discharge into the streams;</li> </ul>							
		<ul> <li>The concrete bridge and footings of abutments must be completely above the high water mark;</li> </ul>							
		• All equipment and machinery must be free of leaks or excess oil and grease;							
		• Equipment refueling or servicing or storage of fuel must be undertaken at a minimum of 30 meters							
		from the stream;							
		<ul> <li>Prevent soil and trash from getting into stream during construction by use of silt fence, fiber rolls, gravel bags and other effective means;</li> </ul>							
		<ul> <li>All bare soil (abutment slope or temporary stockpile) must be covered with tarpaulin or other means</li> </ul>							
		before forecast rain; and							
		Wash out concrete trucks or pumps only into designated washout pits.							
		Dredging during Construction of Desalination Plant's intake and outfall	Work site / During the construction period	All contractors		$\checkmark$		ProPECC PN 1/94; WPCO; TM-	No d carrie
6.11.19		The intake and outfall pipelines will be constructed by dredging the seabed to form a trench and backfilled	construction period					Effluent Standards	temp
		with a layer of bedding material (quarry run stone) before putting the pipelines in place. Once in place, the						for Effluents	existi
		pipelines are covered with layers of rock armour on top of the pipelines to protect the pipelines against						Discharged into	the d
		damage by wave action. The alternative backfilling material is from rock excavated during site formation						Drainage and	
		if suitable.						Sewerage Systems, Inland and Coastal	
6.11.20		The materials used for the backfilling at the intake and outfall pipelines are stone and rock armour only.						Water	
		Transfer of backfilling materials onto the seabed from barge should be conducted by careful grabbing and							
		unloading to seabed (to minimize sediment migration), thereby minimize impacts on water quality to							
		nearby water sensitive receivers. As a preventative measures, silt curtain will also be required during the							
		backfilling activities. The expected backfilling duration is approximate 2 months.							
6.11.21		The Contractor shall use backhoe for dredging works at a water depth of less than 2m and use close grab							
		dredger for works with water depth of more than 2m. The estimated dredging works is about 50m long							
		(where backhoe should be used for water less than 2m deep) and 70m long (where close grab dredger							
		should be used for water more than 2m deep). Only one dredging method should be used at any one time.							
6.11.22		In order to avoid pollution during dredging, transporting and dumping of marine mud. Pollution avoidance							
		measures shall include but not be limited to the following:							
		• The maximum daily dredging rate for closed grab dredger should be 45m <sup>3</sup> /day;							
		• The maximum daily dredging rate for backhoe should be 20m <sup>3</sup> /day;							
		• Silt curtain should be installed for any dredging methods to protect the WSRs;							
		• Closed grabs or sealed grabs should only be used for locations with water depths $\geq 2m$ ;							
		• Backhoe should only be used for locations with water depths $\leq 2m$ ;							
		• All equipment should be designed and maintained to minimise the risk of silt and other contaminants being released into the water column or densitied in leastions other than designed ad leastions.							
	L	being released into the water column or deposited in locations other than designated location;				<u> </u>			

#### Implementation Status

onstruction of all permanent bridges was completed before larch 2007. Decking/finishing work of all bridges was in ogress during the reporting month.

To dredging work for the desalination plant pipelines was arried out. All desalination plant land formation work and emporary pipelines were completed and installed at the xisting KSC pier during the reporting month. Application of he discharge licence of the desalination plant was on-going.

Black & Veatch

EIA Ref	EM&A	Environmental Protection Measures*	Location	Implementation		olemer Stage		Relevant Legislation and
	Ref			Agent	D	С	0	Guidelines
		• Mechanical grabs should be designed and maintained to avoid spillage and should seal tightly while being lifted;						
		<ul> <li>No trailing suction hopper dredgers would be deployed for the dredging of marine mud;</li> <li>All vessels should be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel</li> </ul>						
		movement or propeller wash;						
		<ul> <li>All pipe leakages should be repaired promptly and plant shall not be operated with leaking pipes;</li> <li>Before moving the vessels which are used for transporting dredged materials excess material should be cleaned from the decks and exposed fittings of vessels and the excess materials should never be dumped into the sea except at the approved locations;</li> </ul>						
		<ul> <li>Adequate freeboard should be maintained on barges to ensure that decks are not washed by wave action;</li> </ul>						
		<ul> <li>The Contractor should monitor all vessels transporting material to ensure that no dumping outside the approved location takes place. The contractor should keep and produce logs and other records to demonstrate compliance and that journey times are consistent with designated locations and copies of</li> </ul>						
		<ul><li>such records should be submitted to the engineer;</li><li>All bottom dumping vessels should be fitted with tight fitting seals to their bottom openings to prevent</li></ul>						
		<ul> <li>leakage of material;</li> <li>Loading of barges and hoppers should be controlled to prevent splashing of dredged material to the surrounding water, and vessels should not be filled to a level which will cause overflowing of material specific product of the surrounding water.</li> </ul>						
		<ul> <li>or polluted water during loading or transportation; and</li> <li>The engineer may monitor any or all vessels transporting material to check that no dumping outside the approved location nor loss of material during transportation takes place. The contractor should provide all reasonable assistance to the engineer for this purpose.</li> </ul>						
6.11.23		In addition, baseline water quality monitoring before commencement of the marine works shall be carried out in the nearby waters to obtain baseline information for subsequence monitoring. Regular and frequent water quality monitoring shall be carried out throughout the whole construction period to ensure the water quality during construction is well within the established environmental guidelines and standards.						
6.11.24		Silt Curtain In order to minimize impacts during the whole construction period of desalination plant's intake and discharge outfall, silt curtains should be utilized to minimize sediment migration. The Contractor shall be responsible for the design, installation and maintenance of the silt curtains to minimize the impacts on the water quality and the protection of water sensitive receivers. The design and specification of the silt curtains shall be submitted by the Contractor to the Engineer for approval. Area of the silt curtain to enclose the works area should be minimized in order to reduce the disturbance of ecological sensitive areas nearby.						
6.11.25		A typical suspended solids reduction of 75% can be achieved with the incorporation of silt curtain. Two- layer silt curtains have generally been used for dredging projects of larger scale to further ensure this reduction. However, as the scale of proposed project is considered small, it is recommended to use single layer silt curtain which can achieve a minimum 75% suspended solids reduction.						
6.11.26		Silt curtains shall be formed from tough, abrasion resistant, permeable membranes, suitable for the purpose, supported on floating booms in such a way as to ensure that the sediment plume shall be restricted to within the limit of the works area.						
6.11.27		The silt curtain shall be formed and installed in such a way that tidal rise and fall are accommodated, with the silt curtains always extending from the surface to the bottom of the water column. The removal and reinstallation of such curtains during typhoon conditions shall be as agreed with the Director of Marine Department.						
6.11.28		The Contractor shall regularly inspect the silt curtains and check that they are moored and marked to avoid danger to marine traffic. Any damage to the silt curtain shall be repaired by the Contractor promptly and the works shall be stopped until the repair is effected to the satisfaction of the Engineer.						

#### Implementation Status

Black & Veatch

EIA Ref	EM&A Ref	Environmental Protection Measures*	Location	Implementation Agent		pleme Stage		Relevant Legislation and	
	Kei	~		Agent	D	С	0	Guidelines	
6.11.29		<u>General Construction Activities</u> Debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering adjacent watercourse. Stockpiles of construction materials should be kept covered when not being used.	Work site / During the construction period	All contractors		$\checkmark$		ProPECC PN 1/94; WPCO; TM-	Dispo was
6.11.30		Oils and fuels should only be stored/handled in designated areas with pollution prevention facilities. Oil interceptors need to be regularly inspected and cleaned to avoid wash-out of oil during storm conditions.						Effluent Standards for Effluents Discharged into Drainage and	The 1 waste Not 0
6.11.32		All fuel tanks should be provided with locks and be sited on sealed areas within bunds of capacity equal to 110% of the storage capacity of the largest tank.						Sewerage Systems, Inland and Coastal Water	
6.11.33		Good housekeeping practices and staff training are required to minimize careless spillage and keep the work space in a tidy and clean conditions at all times. Accidental spillage of chemicals in the works area would directly affect the aquatic environment. It is recommended that the Contractor should develop management procedures for chemical and implement an emergency plan to deal with chemical spillage in case of an accident.	Work site / During the construction period	All contractors		V		ProPECC PN 1/94; WPCO; TM- Effluent Standards for Effluents Discharged into Drainage and	No ob
6.11.34		Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The chemical waste should be transported to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Facility at Tsing Yi. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes details the requirements to deal with chemical wastes.							No ch Contr Hole 2 was lo
		On-Site Sewage Effluents							
6.11.35		In order to prevent sewage effluents affecting water courses, the following mitigation measures should be provided by the Contractor:-							√. A
		• Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site to handle sewage from the workforce;							Two to portion the to
		<ul> <li>The toilet facilities should be more than 30 m from any watercourse;</li> <li>Temporary storage tank should be provided to collect wastewater from kitchens or canteen, if any;</li> <li>A licensed waste collector should be deployed to clean the chemical toilets on a regular basis which will be and disposed of at government sewage treatment facilities</li> </ul>							Contra No ca √
		• Regular environmental audit on the construction site can provide an effective control of any malpractices and can achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the project would not cause water pollution problem after undertaking all required measures; and							V
		• Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the project.							No ob
		Concrete batching plant	Work site / During the construction period	All contractors		$\checkmark$			month
6.11.36		All water used within the concrete batching plant will be collected, stored and recycled to reduce resource consumption. This includes water used in the concrete batching process, truck cleaning, yard washing and dust suppression spraying. All spent dust suppression effluent will be collected and recycled. To minimize the potential water quality impacts that may generate from the concrete batching plant, a drainage system should be provided in this site. The batching plant area should be channelled to collect concrete washings for further treatment before reuse on-site and prevent concrete washings from directly						-	wheel sedime expect batchi
		entering the any stream or seawater. Site runoff should also be collected through the drainage system. To minimize the generation of contaminated site runoff from concrete production area, the concrete batching plant should be sheltered.						Water	The c the ea
6.11.37		Concrete washings and site runoff should be pumped to a wastewater treatment system with a sedimentation unit for removal of suspended solids such as waste concrete particles, silt and grit in order to achieve the discharge standards. pH adjustment should also be applied if the pH value of the collected concrete washings and site runoff is higher than the pH range specified in the discharge licence. This can be achieved by adding neutralizing regents, i.e. acidic additive. A discharge licence should be applied from EPD for discharge of effluent from the site. Analysis of effluent quality may be required as one of the licensing conditions of the discharge licence. The Contractor should collect effluent samples at the final discharge point in accordance with the required sampling frequency to test the specified water quality							

#### Implementation Status

posal records for the general refuse and construction waste s submitted by the Contractor for this reporting month. e major disposal wastes were vegetation and construction stes.

observed

observed

chemical waste disposal recorded was submitted by the ntractor. The chemical waste storage area was located at le 2 (concrete batching plant). The chemical storage area s located at Hole 18.

A sewage treatment plant was provided at the site office. to to three mobile toilets were available on site at southern tion of the construction site. The Contractor was disposed temporary stored sewage effluent off-site by licenced ntractor during the reporting month. canteen was available.

observed

e concrete batching plant is operating during the reporting nth. There was a sedimentation pit within the concrete ching plant area to collect the wastewater and used as a eel waste facilities. The collected water will pump to limentation columns for recycle use. No discharge was bected from the plant. The site condition of the concrete ching plant was satisfactory.

e concrete batching plant is expected to be demolished by early Aug 2007.

EIA Ref	EM&A	Environmental Protection Measures*	Location	Implementation		olemer Stage	ntatio s**	Relevant Legislation and	
	Ref		Location	Agent	D	С	0	Guidelines	
		It is recommended to reuse the treated effluent for dust suppression and general cleaning on site, wherever possible.							
6.11.38		The drainage system should be maintained on a regular basis to remove the deposits on the channels. The sedimentation and pH adjustment systems should also be checked and maintained by competent persons to ensure that the systems are functioning properly at all times.							
6.11.39		The deposited sediment will be dewatered and the dry matter will require disposal off-site. The estimated maximum concentrate batching operation period during construction is 20 months.							
6.11.40		Sand, gravel and other bulk materials will be delivered from the production area by conveyor boats or derrick barges to the temporary barging point, and the material will then be loaded onto dump trucks by loaders and delivered to the on-site storage areas.							
6.11.41		Regular environmental inspections should be conducted to check the environmental performance of daily operation. These inspections will ensure proper installation and maintenance of pollution control measures, such as checking of sedimentation basin, wastewater recycling facility and enclosure of stockpiles, and the implementation of other mitigation measures.							

All recommendations and requirements resulted during the course of EIA/EA Process, including ACE and/or accepted public comment to the proposed project. Des - Design, C = Construction, O = Operation Not applicable \*

\*\*

N/A

### Implementation Status

EIA	EM&	Environmental Protection Measures*	Location /	Turnelania	Implen	nentation \$ **	Stages	Relevant Legislation & Guidelines	
Ref	A Ref		Timing	Implementation Agent	D	С	0		
Waste M	lanagemen	nt - Construction Phase				_			
7.7.2		<ul> <li>Good site practice to minimize solid waste generation, including:</li> <li>nomination of approved personnel, such as a site manager, to be responsible for good site practices, and making arrangements for collection of all wastes generated at the site and effective disposal to an appropriate facility;</li> <li>training of site personnel in proper waste management and chemical waste handling procedures;</li> <li>provision of sufficient waste disposal points and regular collection for disposal;</li> <li>appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;</li> <li>regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;</li> <li>a Waste Management Plan should be prepared and should be submitted to the Engineer for approval. One may make reference to ETWB TCW No. 15/2003 for details; and</li> <li>a recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be proposed.</li> </ul>	Work site / During the construction period	All Contractors				WDO; Public Health and Municipal Services Ordinance; The Land (Miscellaneous Provisions) Ordinance; ETWB TCW NO. 15/2003.	Construction waste disposal reduring this reporting month.
7.7.4		Good management and control can prevent the generation of significant amounts of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: • segregation and storage of different types of waste in different	Work site / During the construction period	All Contractors		$\checkmark$		WDO; Public Health and Municipal Services Ordinance; The Land (Miscellaneous Provisions) Ordinance; ETWB TCW NO. 15/2003.	Not observed
		<ul> <li>segregation and storage of unreferred types of waste in unreferred containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> </ul>							
		<ul> <li>separate labelled bins shall be provided to segregate aluminium cans from other general refuse generated by the work force, and to encourage collection of by individual collectors;</li> </ul>							Not observed
		<ul> <li>any unused chemicals or those with remaining functional capacity shall be recycled;</li> <li>maximising the use of reusable steel formwork to reduce the amount of</li> </ul>							Not observed
		<ul> <li>C&amp;D material;</li> <li>prior to disposal of C&amp;D waste, it is recommended that wood, steel and other metals shall be separated for re-use and / or recycling to minimise</li> </ul>							Not observed
		<ul><li>the quantity of waste to be disposed of to landfill;</li><li>proper storage and site practices to minimise the potential for damage or</li></ul>							Not observed
		<ul> <li>contamination of construction materials;</li> <li>plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste;</li> </ul>							
		<ul> <li>minimize over ordering of concrete, mortars and cement grout by doing careful check before ordering.</li> </ul>							N
7.7.6		Site Clearance Waste Scrub and other vegetation will be stripped for the tees, fairways, greens and access roads. The normal route for disposal for such material is landfill but in this case it is proposed that vegetation is passed through a "chipper" to break down the material into a medium that can be used as mulch / compost and provide a seed-bank for natural hydroseeding of exposed areas.	Work site / During the construction period	All Contractors		N		WDO; Public Health and Municipal Services Ordinance ; The Land (Miscellaneous Provisions) Ordinance; ETWB TCW NO. 15/2003.	Accumulated construction was reporting month.
7.7.7		Non-inert materials should be kept separate and reused on-site as fill in preference to disposal at public filling areas which are operated by CEDD or disposal at landfill.							V
7.7.8		Excavated Materials Material generated during open cut works, and access route formation will comprise rock and soil and all this material will be reused in the site shaping process. It is anticipated that there will be no material requiring disposal off-	Work site / During the construction period	All Contractors		V		WDO; Public Health and Municipal Services Ordinance; The Land (Miscellaneous Provisions) Ordinance;	V

#### Table 3 Implementation Schedule of Waste Management Measures

Implementation Status
record (for June 2007) was submitted by the Contractor
aste stockpiles at Hole 1 were not disposed offsite during the

Black & Veatch

EIA	EM& A Ref	Environmental Protection Measures*	Location /	Implementation	Impler	nentation \$ **	Stages	Relevant Legislation & Guidelines	
Ref			Timing	Agent	D	С	0		
		site in public filling areas.						ETWB TCW NO. 15/2003.	
7.7.9		<u>Construction and Demolition (C&amp;D) Material</u> The C&D material generated from the site formation and demolition works should be sorted on-site into inert C&D material and C&D waste. In order to minimise the impact resulting from collection and transportation of C&D material for off-site disposal, the excavated material comprising fill material should be reused on-site as backfilling material. C&D waste, such as wood, plastic, steel and other metals should be reused or recycled and, as a last resort, disposed of to landfill. A suitable area(s) should be designated within the site for temporary stockpiling of C&D material and to facilitate the sorting process. The stockpiling/sorting area should be located far away from the identified sensitive receivers.	Work site / During the construction period	All Contractors		V		WDO; Public Health and Municipal Services Ordinance; The Land (Miscellaneous Provisions) Ordinance; ETWB TCW NO. 15/2003.	One large soil stockpiles was l
7.7.10		Site fencing Some site fencing may be required. Attention should be paid to WBTC No. 19/2001 which introduce a new policy requiring the use of metallic site hoardings and signboards in order to reduce the amount of timber used on construction sites.	Work site / During the construction period	All Contractors		V		WBTC No. 19/2001	Only some of the area was instoned on site.
7.7.12		<u>Chemical Waste</u> Where the construction processes produce chemical waste, the Contractor must register with EPD as a Chemical Waste Producer. Wastes classified as chemical wastes are listed in the <i>Waste Disposal (Chemical Waste)</i> <i>(General) Regulation.</i> These wastes are subject to stringent disposal routes. EPD requires information on the particulars of the waste generation processes including the types of waste produced, their location, quantities and generation rates. A nominated contact person must be provided.	Work site / During the construction period	All Contractors		V		Waste Disposal (Chemical Waste) (General) Regulation	No submission on the che commencement of this project
7.7.14		Hard standing surfaces draining via oil interceptors shall be provided in works area compounds. Interceptors will be regularly emptied to prevent release of oils and grease into the surface water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain. Oil and fuel bunkers should be bunded to prevent discharge due to accidental spillages or breaches of tanks. Waste collected from any grease traps should be collected and disposed of by a licensed contractor.							
7.7.15		Any construction plant which is likely to leak oil, should have absorbent inert material e.g. sand, placed beneath it. This material should be replaced on a regular basis and the contaminated material should be stored in a designated, secure place. Any sand used for soaking oil waste is classified as chemical waste and should be disposed of in accordance with the <i>Waste Disposal (Chemical Waste) (General) Regulations.</i>							
7.7.16		Lubricants and waste oils are likely to be generated during the maintenance of vehicles and mechanical equipment. Used lubricants will be collected and stored in individual containers which are fully labelled. The containers should be stored in a designated secure place. If possible such waste should be sent to oil recycling companies; there are also companies which collect empty oil drums for reuse or refill.							
7.7.17		Oil and lubricant wastes are classified as chemical wastes, and if not recycled, should be collected by licensed collector and should be treated at the Chemical Waste Treatment Centre, Tsing Yi, or other sites licensed for disposal of waste oil. A trip ticket system operates to control the movement of such chemical waste and tickets have to be produced upon the request of EPD.							
7.7.18		Some paints and solvents are classified as chemical waste and, if used on site, will be subject to the stringent requirements of the <i>Waste Disposal</i> ( <i>Chemical Waste</i> ) ( <i>General</i> ) Regulation. Empty paint cans should be							

Implement	ation Sta	itus				
s located at Hole	1.					
nstalled fencing	geotextle	metallic	hoard	ling) was r	orovide	d
	0			<i>C)</i>		
chemical waste	disposal	record	was	received	since	the

EIA	EM&	Environmental Protection Measures*	Location /		Implen	nentation S **	Stages	Relevant Legislation & Guidelines	
Ref	A Ref		Timing	Implementation Agent	D	С	0	Guidelines	
		recycled or collected as waste. Any dry paint waste should be swept up and collected in containers for disposal.							
7.7.19		No lubricants, oils, solvents or paint products should be allowed to discharge into water courses, either by direct discharge, or as contaminants carried in surface water runoff from the construction site.							
7.7.20		Sewage An adequate number of portable toilets should be provided for the on-site construction workforce. The portable toilets shall be maintained in a state that will not deter the workers from using them.	Work site / During the construction period	All Contractors		V		WDO; Public Health and Municipal Services Ordinance; The Land (Miscellaneous Provisions) Ordinance; ETWB TCW NO. 15/2003.	Few portable toilets were avail provision of flushing toilets for
7.7.21		<u>General Refuse</u> General refuse should be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. An enclosed and covered area is preferred to reduce the occurrence of 'wind blown' light material.	Work site / During the construction period	All Contractors		V		WDO; Public Health and Municipal Services Ordinance; The Land (Miscellaneous Provisions) Ordinance; ETWB TCW NO. 15/2003.	The disposal should be on wee records by the Contractor were
7.7.22		Solid and liquid wastes will be generated by the construction workers during the clearance/construction period. The refuse (mainly non-recyclable materials) will be collected regularly in black refuse bags and delivered to the existing solid waste disposal system and transferred to landfill for disposal.						13/2003.	
7.7.23		<u>Marine Sediments</u> The basic requirements and procedures for dredged mud disposal are specified under the ETWB TCW No. 34/2002. The management of the dredging, use and disposal of marine mud is monitored by the Marine Fill Committee (MFC), while the licensing of marine dumping is the responsibility of the Director of Environmental Protection (DEP). The dredged marine sediments will be loaded onto barges and transported to the designated disposal site.	Marine Dredging area / During the construction period	All Contractors		V		ETWB TCW NO. 34/2002.	No dredging works was carried applied by the Contractor.
7.7.25		<ul> <li>During transportation and disposal of the dredged marine sediments, the following measures should be taken to minimise potential impacts on water quality:</li> <li>Bottom opening of barges shall be fitted with tight fitting seals to prevent leakage of material. Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved.</li> <li>Monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the DEP.</li> </ul>							

All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project. D=Design, C=Construction, O=Operation; N/A = Not applicable

\*\*

#### **Implementation Status**

vailable at remote area to the site office. Site office with for workers and staffs.

weekly basis (confirmed by CHEC). However, submitted vere on monthly basis at least.

ried out during the reporting month. No dumping licence was

Table 4         Implementation Schedule of Ecological Impact Measure
--

EIA			Í Í		Implementation Stages				1
Ref	EM&A Ref	Environmental Protection Measures*	Location / Timing	Implementation Agent	D	С	0	Relevant Legislation & Guidelines	
Constru	iction Phase	e					l		
8.7.1		Terrestrial Ecology Haul roads would be located on future fairway and cart paths alignments to minimise temporary disturbance of habitats.	Work site / During the construction period	All Contractor		$\checkmark$		-	ν
8.6.39		Avoid disturbance of stream bed during the construction of the permanent bridges by using precast unit of the bridge segments transported from other locations and installed to the proposed locations.	Stream crossing/ During the construction period	All Contractor		V		-	V
8.7.4		Good site practice. Construction materials must be stored at locations away the stream courses. Site runoff would be desilted in settling ponds to reduce the potential for suspended sediments, organics and other contaminants to enter stream and marine environment.	Work site / During the construction period	All Contractor		V		-	Heavy silt deposit was observ system provided on site was con
8.9	Table 4.1	Streams B, C, and D will be monitored monthly during the construction phase to determine the status of <i>Caridina trifasciata</i> (shrimp) and <i>Nanhaipotamon hongkongensis</i> (freshwater crab). Stream condition will be recorded with reference to the protective buffer zone. Encroachment onto the buffer zone will be reported to the ER/ET. Sheet piling will be installed at the buffer zone perimeter as needed to prevent further encroachment. Stream sedimentation will be reported to the ER/ET, the agent causing sedimentation will be discovered, and sedimentation will be stopped.	Stream B, C & D/ During the construction phase	All Contractor		V			Monitoring has been carried ou of artificial rocks filling sitting month. Heavy silt deposit was <i>Caridina trifasciata</i> (shrimp) survey.
9.7.22		<u>Marine Ecology</u> The temporary drainage system, which would receive flows from all areas subject to earth works, would collect all site runoff. The collected runoff would be retained for turf grass irrigation.	Work site / During the construction period	All Contractor		$\checkmark$			On-going
9.8.5		Dredging for the two pipelines for the desalination plant would be require 50 days and would be scheduled to the extent possible from January to April 2006. This would avoid the flowering season for the seagrass <i>Halophila ovalis</i> , i.e. November and December (Fong et al. 2005) and the spawning season for corals, i.e. July to October (Lam 2000; Storlazzi, C. D. 2004).	Dredging area/ during dredging period	All Contractor		V			N/A
9.8.2	4.2.12	Coral colonies within the silt curtain, in particular the 79 colonies identified during the coral mapping survey, (see Appendix A9.2) would be transplanted. Prior to commencement of any marine construction works for the proposed project, the affected coral colonies would be tagged using plastic labels and a number would be assigned to each. The tagged corals in the dredging area at D2 site will be transplanted to the bedrock area about 80 m south of the ferry pier. All these transplantation works should be conducted by experienced marine ecologist(s) and should be completed before the commencement of marine construction works.	Dredging area/Prior to dredging	All Contractor		~			Coral transplantation at Site D corals monitoring on quarterly in Dec 2007.
9.8.5		Silt curtains will be deployed during dredging for the desalination plant. With the deployment of silt curtains around the dredging area for the desalination plant, adverse water quality impacts associated with the dredging and backfilling would be controlled to acceptable levels.	Dredging area/Prior to dredging	All Contractor		V			N/A
		All anchoring points/structures of the floating pier would be located on the shore and/or at least 40m seaward to avoid the coral colonies at Site B2 which are concentrated within the first 15m seaward from the coastline and none recorded over 35m seaward.	Temporary barging point/ during construction of the barging point	All Contractor		V			Floating pontoon was located a month.
		The location of the floating pier would also be shifted from the original location for barging point at Zone 2 and Zone 3 of the mapping area in Site B2 (see Figure 2 in Appendix A9.2), to Zone 5 to further protect corals. Impacts to corals are not expected.	Temporary barging point/ during the entire construction phase	All Contractor		V			

All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project. D=Design, C=Construction, O=Operation Not applicable

\* \*\* N/A

Implementation Status
erved at Streams A, B, C after rain. Temporary drainage considered insufficient.
out during this reporting month. There were small amount ng on the stream bed of downstream A during this reporting as observed at Streams A, B, C after rain. Low abundance of b) was observed at Streams B and C during the ecology
D2 was completed in Dec 2006. One year of transplanted ly basis was commenced in Dec 2007 and will be completed
at designated location according to EP during the reporting

Table 5	Implementation Schedule of Fisheries Impact Measures
---------	--

EIA	EM&A Ref	Environmental Protection Measures*	Location / Timing	Implementation	Implementation Stages**			Relevant Legislation &	
Ref				Agent	D	С	0	Guidelines	
10.8.2		<u>Construction phase</u> In addition to the temporary drainage system which would collect site runoff for re-use for irrigation, site runoff would also be controlled by general site practices during the construction period.	Work site / During the construction period	All Contractor		V		N/A	Not observed
10.8.3		Silt curtains will be deployed during dredging for the desalination plant. With the deployment of silt curtains around the construction area, adverse water quality impacts associated with the dredging and back-filling would be controlled.	Work site / During the construction period	All Contractor		V		N/A	No dredging work for the desa
10.7.12		The majority of the heavy construction works, in particular, the cut and fill earth works, would be conducted within the 2005-2006 dry season.	Work site / During the construction period	All Contractor		$\checkmark$			Master Programme (not approvout throughout the year 2006 to

All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project. D=Design, C=Construction, O=Operation Not applicable \*

\*\*

N/A

#### **Implementation Status**

esalination plant was carried out during the reporting month.

proved by Jockey Club) indicated that excavation will carried 6 to late 2007.

EIA Ref	EM&A Ref	Environmental Protection Measures*	Location / Timing	Implementation Agent	Implementation Stage **		ı Stages	Relevant Legislation &	
					D	С	0	Guidelines	
Landscape an	d Visual Impact	- Construction Phase				Ū.	-	1	I
Table 12.13	MC1	<ul> <li>Site offices and construction yards:</li> <li>Site offices and the construction yard shall be decommissioned after construction.</li> <li>Haul roads shall be decommissioned and restored with hydroseeding works after construction.</li> </ul>	All site offices	All contractors		V		EIAO Guidance Note No. 8/2002	To commence
Table 12.13	MC2	<ul> <li>Height of site offices:</li> <li>The height of site offices shall be controlled in order to avoid visual impacts.</li> </ul>	All site offices	All contractors		V		EIAO Guidance Note No. 8/2002	Complied. A two-storey high site office j
Table 12.13	MC3	<ul> <li>Hoarding and screening:</li> <li>Where practical the site offices areas, construction yards and storage areas shall be screened using olive green coated hoarding or vegetation around the peripheries of the works area until the completion of relevant construction phases.</li> </ul>	All site office and construction yard areas.	All contractors		V		EIAO Guidance Note No. 8/2002	Complied. Green hoarding erected.
Table 12.13	MC4	<ul> <li>Construction plant and building material:</li> <li>Shall be orderly and carefully stored in order to appear neat and avoid visibility from outside where practical;</li> <li>Excess materials shall be removed from site as soon as practical;</li> <li>All construction plant shall be removed from site upon completion of construction works.</li> </ul>	In all construction yards.	All contractors		V		EIAO Guidance Note No. 8/2002	Complied.
Table 12.13	MC5	<ul> <li>Construction light:</li> <li>To be oriented away from the viewing location of VSRs; and</li> <li>All lighting shall have frosted diffusers and reflective covers.</li> <li>While construction at night might be required from time to time, this should be controlled and minimised.</li> </ul>	All construction lights.	All contractors		V		EIAO Guidance Note No. 8/2002	No construction lights at prese
Table 12.13	MC6	<ul> <li>Vegetation:</li> <li>Temporary construction sites shall be restored to standards as good as, or better than, the original condition. In this respect, areas that are not covered by golf course grassing works shall be hydro seeded;</li> <li>The potential for soil erosion shall be reduced at the construction stage by minimizing the extent of vegetation disturbance on site and providing a protective cover over exposed ground; and</li> <li>No plant or building materials shall be stored under the dripline of retained trees and no vehicle movement or other construction activities like washing, concrete mixing etc shall be carried out under the dripline of trees</li> </ul>	construction sites.	All contractors		V		Note No. 8/2002	Complied. Hydroseeding has been carrie NOT complied. Building material has been sto
Table 12.13	MT1	<ul> <li>Compensation for losses:</li> <li>The tree compensation to tree loss ratio shall be between 1:2 and 1:3;</li> <li>At least 700 new trees shall have be of light standard or larger size.</li> </ul>		All contractors	V	V		EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: To commence.
Table 12.13	MT2	The majority of compensation species shall comprise species that already occurs within the LIA boundaries;	General.	All contractors	V	V		EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: To commence.
Table 12.13	MT3	Where practical, trees that require removal shall be transplanted on Site;	General.	All contractors	√	V		EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: Partial completed of transplan
Table 12.13	MT4	New trees shall be planted in groups in order to screen visual impacts and to provide additional shade at the administration building, rain shelters and halfway houses.	As shown on mitigation measure plans.	All contractors	V	V		EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: To commence.

#### Table 6 Implementation Schedule of Landscape and Visual Impact Measures

Implementation Status
e painted in green color has been constructed.
esent.
ied out for erosion control. Small scale erosion occurred.
stored under dripline of trees.
antation works on site
antation works on site.

EIA Ref	EM&A Ref	ef Environmental Protection Measures*	Location / Timing	Implementation Agent	Implen	nentation **	Legislati	on &
					D	С	Guideli O	ines
Table 12.13	MT5	<ul> <li>Tree Planting on Slopes:</li> <li>New slopes with a gradient larger than 30° shall have whip tree planting.</li> <li>Such whip trees shall comprise tree species with shrub-like characteristics, such as <i>Gordonia axillaries</i> (大頭茶) and <i>Raphiolepis indica</i> (車輪梅).</li> </ul>	General.	All contractors	√	V	EIAO Guid Note No. 8/	
Table 12.13	MT6		At the desalination plant.	All contractors	$\checkmark$	$\checkmark$	EIAO G Note No. 8/	uidance Design Stage: complied /2002 Construction Stage : Commer
Table 12.13	MT7	<ul> <li>Tree Preservation:</li> <li>No tree shall be transplanted or felled without prior approval by relevant Government departments in accordance with WBTC 24/94, WBTC 14/2002 and ETWB 2/2004;</li> <li>All trees that are marked for retention shall be fenced off with a 1.2m high fence around the dripline of trees or larger area;</li> <li>Transplant preparation works shall be carried as soon as possible after commencement of construction. Rootball and crown pruning shall be carried out over at least 1 month.</li> </ul>	All areas with existing trees	gAll contractors	V	V	WBTC 24/2 WBTC 14/2 ETWB 2/20	94, Design Stage: Tree felling app 2002,
Table 12.13	MT8	<ul> <li>Buffer Areas</li> <li>For streams the width of the buffer zones will be 20m from the stream bank. The only exception would be the buffer zone in the reach of upper tributary of stream B lying between the two parts of Hole 10, where the buffer will zone will be 5m, the dry tributary of stream B that will be converted to an underground culvert and the secondary tributary of stream A that will also be converted to an underground culvert.</li> <li>No construction activities will be allowed in the buffer zones, except for site formation works, which are required for the construction of bridge footings.</li> </ul>	At streams	All contractors	V	V	EIAO Guid Note No. 8/	8 8 1
Table 12.13	MS1	<ul> <li>Bulk hydroseeding:</li> <li>Bulk site formation works shall be followed with bulk hydroseeding as soon as practical.</li> </ul>	General.	All contractors		V	EIAO Guid Note No. 8/	e e i
Table 12.13	MS2	<ul> <li>Grassing:</li> <li>In the case of golf course areas, grassing shall be carried out as soon as practical after sanding and shaping; and</li> <li>Sanding, shaping and grassing works shall be phased in sections.</li> </ul>	At proposed grassing areas.	gAll contractors		V	EIAO Guid Note No. 8/	ance Design Stage: Complied
	MS3	<ul> <li>Restoration:</li> <li>In the case of residual areas that were disturbed during construction, which will not be part of the golf course areas, detailed site formation works and shaping shall be followed by hydroseeding and shrub planting as soon as practical; and</li> <li>The hydroseeding mix shall be composed of the following grass species: <i>Erograstic curvula Lolium Perenne Neyraudia reynaudiana Pennisetum purpureum</i>; and the following shrub / small tree species: <i>Gordonia axillaries, Rhaphiolepis indica</i> and <i>Rhodomyrtus tomentosa</i>.</li> </ul>	At all residual areas.	All contractors		V	EIAO Guid Note No. 8/	
Table 12.13	ME1	<ul> <li>Screening:</li> <li>Bridges and pumping stations shall be screened by tree and shrub planting; and</li> <li>Retaining wall shall be covered with climber plants.</li> </ul>	All bridges and pumping stations.	dAll contractors	$\checkmark$	V	EIAO Guid Note No. 8/	
Table 12.13	ME2	Abutments of bridges shall be surfaced with stone of volcanic origin with a colour and texture similar to that of rock in the surrounding landscape;	All bridges.	All contractors	V		EIAO Guid Note No. 8/	

Implementation Status
arried out on slopes.
ence
pproved. aged or dead. nced.
enced. Permanent bridges were constructed within the buffer & C
ing commenced.

EIA Ref	EM&A Ref	Environmental Protection Measures*	Location / Timing	Implementation Agent	Implementation Stage **			Legislation &	
					D	С	0	Guidelines	
Table 12.13	ME3	Above-ground walls and foundations of pumping stations shall be surfaced with stone of volcanic origin with a colour and texture similar to that of rock in the surrounding landscape.	All pumping stations.	All contractors	V	V		EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: To commence.
Table 12.13	ME4	Above-ground covers of pumping stations shall have an olive green coating.	All pumping stations.	All contractors	V	V		EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: To commence.
Table 12.13	ME5	The desalination plant shall be located within the hill behind the pier. Slope cutting of this hill shall have a natural appearance with hydroseeding cover.		All contractors	$\checkmark$	$\checkmark$		EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: Desalination plant construction
Table 12.13	ME6	Water tanks shall be located below surface level. Above-ground components shall be coated in olive green.	All water tanks.	All contractors	V	$\checkmark$		EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: To commence.
Table 12.13	MB1	Extensions of the clubhouse shall have a surface cover that is in visual harmony with the clubhouse itself.	All new extensions of the clubhouse.	fAll contractors	V	V		EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: To commence.
Table 12.13	MB2	Shrub planting shall be implemented in front of the new golf cart parking area in order to screen low-level views.	The new golf car parking area.	tAll contractors	V	$\checkmark$		EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: To commence.
Table 12.13	MB3	Tree and shrub planting shall be implemented on the peripheries of the maintenance building and its extensions.	At the maintenance building.	All contractors	V	V		EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: To commence.
Table 12.13	MB4	Halfway houses and rain shelters shall be surfaced with either stone or beige and olive green paint.	At all halfway houses and rain shelters.	All contractors		V		EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: To commence.

All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project. D=Design, C=Construction, O=Operation Not applicable \*

\*\* N/A

Implementation Status	
tion completed.	

Table 7	Implementation Schedule of Cultural Heritage Mitigation Measures
---------	--

EIA Ref	EM&A	Knytronmental Protection Measures*	Location / Timing	Implementation	Implementation Stages **			Relevant Legislation &	
	Ref	Agen		Agent	D	С	0	Guidelines	
Construe	ction Phase		·	•	•		•		•
Table 13.4		Wan Chai Archaeological Site - Archaeological Watching Brief	Site formation and construction works	All Contractors				EIAO	Watching brief at Hole 2 was
Table 13.4		Grave #1 – Preservation in-situ - Fenced off three metre buffer zone around the grave	Site formation and construction works	All Contractors		V		EIAO	Buffer zone fencing was prov
Table 13.4		Grave #5 - Preservation by record; and recovery of structural elements (if required by AMO)	Construction phase (prior to commencement of works)	All Contractors		$\checkmark$		EIAO	The revised golf course designed preservation record for this g
Table 13.4		Grave #20 - Preservation by record; and recovery of structural elements (if required by AMO)	Construction phase (prior to commencement of works)	All Contractors				EIAO	The preservation by record w for record.
Table 13.4		Any, as of yet unidentified graves at Kap Lo Kok. If a grave is found works will stop in the immediate vicinity of the grave until it can be inspected by AMO staff.	Site formation and construction works	All Contractors		V		EIAO	

All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project. D=Design, C=Construction, O=Operation Not applicable \*

\*\*

N/A

#### Implementation Status

was completed in February 2007.

provided around at Grave 1.

esign will not disturb the Grave 5 and will keep in-situ. No is grave is required. was completed in 23<sup>rd</sup> October 2006 and submitted to AMO


 $\sqrt{}$ 

KIA RAT	EM& A Ref	<b>Environmental Protection Measures*</b>	Location / Timing	Implementation Agent		lementa tages **		Relevant Legislation & Guidelines	
				Agent	D	С	0	Guidennes	
Land Contam 11.9.2	ninatio	<ul> <li>n - Construction Phase</li> <li>Since the exact cut areas on site during construction by the Contractor have not been determined at this stage, the Contractor should implement the suitable precautions and preventive measures for the discovery of buried or abandoned ordnance during the construction. Moreover, it is recommended that standard good practice should be implemented during the construction phase in order to minimize any potential exposure to contaminated soils or groundwater. These measures include:</li> <li>The Contractor should sweep the area of intended excavation with a metal detector to check any ordnance underneath the ground, prior to any excavation.</li> <li>For any detection of metals under the ground, the Contractor should cease work immediately before confirming the identity of the cause. For any suspect of artillery ordnance, Hong Kong Police Force should be informed.</li> <li>The use of bulk earth-moving excavator equipment would minimise construction workers' potential contact with the contaminated materials;</li> <li>Exposure to any contaminated materials can be minimised by the wearing of appropriate clothing and personal protective equipment such as gloves (when interacting directly with suspected contaminated material), providing adequate hygiene and washing facilities and preventing smoking and eating during such activities;</li> <li>Stockpiling of contaminated soil should be avoided. If this cannot be avoided, the stockpile of contaminated materials should be segregated from the uncontaminated ones. Moreover, the contaminated materials should be properly covered with waterproof material (e.g. tarpaulin sheet) to avoid leaching of contaminates as bould be suitably covered to limit potential dust emissions or contaminated wastewater run-off, and truck bodies and tailgates should be sealed to prevent any leakage during transport or during wet conditions;</li> <li>Only licensed waste haulers should be used to collect and transport any contaminated materials of waste dees not oc</li></ul>	Work site / During the construction period	All Contractors				Waste Disposal Ordinance (Cap 354), Waste Disposal (Chemical Waste) (General) Regulation (Cap 35); Water Pollution Control Ordinance (Cap 358).	Complete
11.11.1		<ul> <li>should be disposed of in accordance with the <i>Water Pollution Control</i> Ordinance (Cap 358).</li> <li>Based on preliminary site investigation, the site is considered as a potentially land contaminated site as hotspots of contamination of lead and sulphur were identified. Further investigation for land contamination at this site is therefore required and is detailed in the Contamination Assessment Plan (CAP) of this section to be undertaken prior to commencement of excavation works. A Contamination Assessment Report (CAR) should be prepared and if the results of the site investigation reveal contamination at the subject site, a Remediation Action Plan (RAP) should also be prepared and submitted together with the CAR to EPD for approval.</li> </ul>	Work site / During the construction period	All Contractors		√		Waste Disposal Ordinance (Cap 354), Waste Disposal (Chemical Waste) (General) Regulation (Cap 35); Water Pollution Control Ordinance (Cap 358).	Same as above

### Table 8 Implementation Schedule of Land Contamination Mitigation Measures

All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project. D=Design, C=Construction, O=Operation; N/A Not applicable \*

\*\*



Black & Veatch

## Annex E Monitoring results

# Air Quality


### Proposed Extension of Public Golf Course at Kau Sai Chau Island, Sai Kung 24-hour TSP Monitoring Results at Station GCA B1

Date	Filter We	eight (g)	Flow Rate	e (m <sup>3</sup> /min.)	Elaps	e Time	Sampling	Conc.	Weather	Particulate	Av. flow	Total vol.	
	Initial	Final	Initial	Final	Initial	Final	Time(hrs.)	(µg/m³)	Condition	weight(g)	(m <sup>3</sup> /min)	(m <sup>3</sup> )	
30-May-07	3.6544	3.7994	1.29	1.29	11638.4	11662.4	24.0	78.1	Fine	0.15	1.29	1857.6	]
31-May-07	3.6872	3.7980	1.29	1.29	11662.4	11686.4	24.0	59.6	Sunny	0.11	1.29	1857.6	Ad hoc
05-Jun-07	3.5493	3.6274	1.30	1.30	11686.4	11710.4	24.0	41.8	Sunny	0.08	1.30	1870.6	
11-Jun-07	3.5488	3.7133	1.29	1.29	11710.4	11734.4	24.0	88.6	Fine	0.16	1.29	1857.6	
16-Jun-07	3.4928	3.5886	1.28	1.28	11734.4	11758.4	24.0	51.8	Sunny	0.10	1.28	1849.0	
22-Jun-07	3.5373	3.7453	1.29	1.29	11758.4	11782.4	24.0	111.6	Sunny	0.21	1.29	1863.4	
							Min	41.8					_
							Max	111.6					
							Average	71.9					

Remark: Bold value indicated an Action level exceedance

Bold & Italic value indicated an Limit level exceedance

24-hour TSP Monitoring Results at Station GCA B1



Date		Weather description	Temp (°C)	Relative Humidity (%)	Mean amount of cloud (%)	Total Rainfall (mm)	Wind direction
25-May-07	Fri	Cloudy with scattered showers.	29.5	77	63	-	SW
26-May-07	Sat	Cloudy with scattered showers.	29.5	79	80	-	SW
27-May-07	Sun	Mainly cloudy with one or two squally thunderstorms.	26.5	88	88	53	SW
28-May-07	Mon	Sunny intervals with a few showers and squally thunderstorms.	26.8	88	77	10.9	S
29-May-07	Tue	Sunny periods and isolated showers.	28.7	79	58	-	S to SW
30-May-07	Wed	Sunny periods and isolated showers.	29.1	79	59	-	S to SW
31-May-07	Thu	Sunny intervals and a few showers.	28.5	81	70	4.9	S to SW
1-Jun-07	Fri	Sunny intervals and a few showers.	29.6	78	68	4	S to SW
2-Jun-07	Sat	Sunny periods and isolated showers.	29.5	80	81	9.2	SW
3-Jun-07	Sun	Sunny periods and isolated showers.	29.9	77	66	0.1	SW
4-Jun-07	Mon	Mainly fine apart from isolated showers.	29.9	78	58	0.1	SW
5-Jun-07	Tue	Sunny periods and a few showers.	29.7	77	81	Trace	SW
6-Jun-07	Wed	Mainly cloudy with showers.	29.5	81	85	1.3	SW
7-Jun-07	Thu	Cloudy with showers.	28.8	85	89	41.3	SW
8-Jun-07	Fri	Cloudy to overcast with rain and thunderstorms.	28.7	84	90	14.1	S to SW
9-Jun-07	Sat	Cloudy with rain and thunderstorms.	29.1	83	88	5.4	S to SE
10-Jun-07	Sun	Cloudy with rain and thunderstorms.	25.7	91	94	95.5	S to SE
11-Jun-07	Mon	Mainly cloudy with a few rain patches.	27.9	85	87	Trace	W
12-Jun-07	Tue	Showers and a few thunderstorms.	27.8	86	87	6.8	SW
13-Jun-07	Wed	Heavy showers and thunderstorms.	28.1	84	88	35.3	SW
14-Jun-07	Thu	Heavy showers and thunderstorms.	25.8	90	88	29.6	SW
15-Jun-07	Fri	Scattered showers and a few thunderstorms.	26.3	90	86	13.1	S to SW
16-Jun-07	Sat	A few showers.	28.1	81	86	Trace	S to SW

### Proposed Extension of Public Golf Course at Kau Sai Chau Island, Sai Kung Monthly EM&A Report

Date		Weather description	Temp (°C)	Relative Humidity (%)	Mean amount of cloud (%)	Total Rainfall (mm)	Wind direction
17-Jun-07	Sun	Sunny periods with one or two showers.	27.6	85	87	0.5	S
18-Jun-07	Mon	Sunny periods and isolated showers.	28.1	84	74	-	E to SE
19-Jun-07	Tue	Mainly fine.	29.2	80	66	-	E to SE
20-Jun-07	Wed	Mainly fine.	29.6	79	45	-	E to SE
21-Jun-07	Thu	Mainly fine apart from a few showers.	29.1	80	51	5.6	S
22-Jun-07	Fri	Mainly fine apart from isolated showers.	29.9	76	49	-	SE
23-Jun-07	Sat	Mainly fine.	29.8	74	64	-	S to SE
24-Jun-07	Sun	Fine apart from isolated showers.	30.2	75	68	-	SW

## Water Quality

M_RO1	Surface										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Ebb	28-May-07	09:01	5.5	1.0	25.3	28.7	6.1	8.0	1.5		
Mid-Ebb	30-May-07	09:01	5.3	1.0	25.5	28.6	6.3	8.1	1.8		
Mid-Ebb	04-Jun-07	12:01	5.4	1.0	25.8	27.9	5.8	8.1	2.0		
Mid-Ebb	10-Jun-07	08:01	5.8	1.0	24.7	24.3	6.5	8.1	17.8		
Mid-Ebb	11-Jun-07	08:01	5.7	1.0	25.3	25.8	6.2	8.0	12.0		
Mid-Ebb	18-Jun-07	12:01	5.8	1.0	27.3	27.7	6.0	8.2	1.5		

M_RO1	Surface										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Flood	28-May-07	15:01	5.9	1.0	27.1	30.5	5.8	8.3	2.2		
Mid-Flood	30-May-07	15:01	5.5	1.0	26.9	30.4	5.9	8.4	2.1		
Mid-Flood	04-Jun-07	10:01	5.8	1.0	26.6	29.8	5.7	8.3	1.3		
Mid-Flood	10-Jun-07	12:01	5.8	1.0	26.0	26.8	6.3	8.4	20.1		
Mid-Flood	11-Jun-07	12:01	5.6	1.0	26.3	27.9	6.0	8.2	9.7		
Mid-Flood	18-Jun-07	10:01	5.9	1.0	26.8	29.4	6.2	8.4	1.4		

Action level	<b>Bold &amp; Italic</b>
Limit level	Bold
< detection limit	Grey


M_RO1					Middle				/
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
Mid-Ebb	28-May-07								
Mid-Ebb	30-May-07								7
Mid-Ebb	04-Jun-07								
Mid-Ebb	10-Jun-07								
Mid-Ebb	11-Jun-07								
Mid-Ebb	18-Jun-07								
M_RO1	Date	time		Sampling depth (m)	Mid le	SE		рН	Turbidity (NTU)
tide condition	Date 28-May 07	time	Water depth (m)	Sampling depth (m)	Middle Temp (°C)	Salimty (ppt)		рН	Turbidity (NTU)
tide condition Mid-Flood	28-May-07	time	Water deptir (m)	Sampling depth (m)		Salinity (ppc)		рН	Turbidity (NTU)
tide condition Mid-Flood Mid-Flood	28-May-07 30-May-07	time	Water depth (m)	Sampling depth (m)		Salimity (ppt)		pH	Turbidity (NTU)
tide condition Mid-Flood Mid-Flood Mid-Flood	28-May-07 30-May-07 04-Jun-07	time	Water deptir (m)	Sampling depth (m)		Salimity (ppr)		pH	Turbidity (NTU)
tide condition Mid-Flood Mid-Flood	28-May-07 30-May-07	time	Water depth (m)	Sampling depth (m)		Salimity (ppt)		pH	Turbidity (NTU)


M_RO1	Bottom										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Ebb	28-May-07	9:00	5.5	4.5	25.2	28.7	6.2	8.0	1.6		
Mid-Ebb	30-May-07	9:00	5.3	4.3	25.2	28.6	6.3	8.0	1.4		
Mid-Ebb	04-Jun-07	12:00	5.4	4.4	25.9	28.0	6.1	8.1	1.6		
Mid-Ebb	10-Jun-07	8:00	5.8	4.8	24.7	24.4	6.5	8.1	2.3		
Mid-Ebb	11-Jun-07	8:00	5.7	4.7	25.4	25.7	6.3	8.0	2.1		
Mid-Ebb	18-Jun-07	12:00	5.8	4.8	27.3	27.8	6.2	8.2	1.4		

M_RO1	Bottom										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Flood	28-May-07	15:00	5.9	4.9	27.0	30.5	6.0	8.3	2.0		
Mid-Flood	30-May-07	15:00	5.5	4.5	26.8	30.4	6.1	8.4	1.4		
Mid-Flood	04-Jun-07	10:00	5.8	4.8	26.7	29.9	5.9	8.3	1.1		
Mid-Flood	10-Jun-07	12:00	5.8	4.8	26.1	27.0	6.2	8.3	1.5		
Mid-Flood	11-Jun-07	12:00	5.6	4.6	26.2	27.8	6.1	8.3	2.2		
Mid-Flood	18-Jun-07	10:00	5.9	4.9	26.8	29.5	6.2	8.4	2.1		

#### Proposed Extension of Public Golf Course at Kau Sai Chau Island, Sai Kung Water Quality Monitoring Results

		Mid-Ebb			Mid-Flood		Depth-averaged
M_RO1	Surface	Midlle	Bottom	Surface	Midlle	Bottom	SS (mg/L)
28-May-07	4.0	-	3.0	3.0	-	2.0	3.0
30-May-07	2.0	-	2.0	2.0	-	3.0	2.3
04-Jun-07	3.0	-	3.0	3.0	-	3.0	3.0
10-Jun-07	19.0	-	8.0	14.0	-	2.0	10.8
11-Jun-07	10.0	-	2.0	9.0	_	2.0	5.8
18-Jun-07	2.0	-	2.0	6.0	-	4.0	3.5





KLW	Surface										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Ebb	28-May-07	09:12	12.1	1.0	25.3	28.8	6.1	8.1	1.3		
Mid-Ebb	30-May-07	09:12	13.1	1.0	25.2	28.6	6.2	8.1	1.7		
Mid-Ebb	04-Jun-07	12:12	12.5	1.0	25.9	28.3	6.0	8.1	1.5		
Mid-Ebb	10-Jun-07	08:12	12.9	1.0	24.9	26.2	6.4	8.1	1.8		
Mid-Ebb	11-Jun-07	08:12	13.8	1.0	25.6	26.0	6.3	8.0	2.4		
Mid-Ebb	18-Jun-07	12:12	12.9	1.0	27.5	27.9	6.1	8.2	1.3		

KLW		Surface									
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Flood	28-May-07	15:12	13.8	1.0	27.3	30.0	6.3	8.4	1.4		
Mid-Flood	30-May-07	15:12	14.0	1.0	27.0	30.4	5.9	8.3	1.6		
Mid-Flood	04-Jun-07	10:12	13.9	1.0	26.7	30.0	5.9	8.4	1.4		
Mid-Flood	10-Jun-07	08:11	14.2	1.0	26.2	26.9	6.1	8.4	1.4		
Mid-Flood	11-Jun-07	12:12	15.0	1.0	26.5	28.1	6.2	8.2	1.6		
Mid-Flood	18-Jun-07	10:12	14.1	1.0	26.8	29.5	6.2	8.4	1.7		

Remarks:

Action level	<b>Bold &amp; Italic</b>
Limit level	Bold
< detection limit	Grey


KLW					Middle				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
Mid-Ebb	28-May-07	09:11	12.1	6.1	25.2	28.8	6.3	8.1	2.1
Mid-Ebb	30-May-07	09:11	13.1	6.6	25.1	27.9	6.0	8.2	1.4
Mid-Ebb	04-Jun-07	12:11	12.5	6.3	25.9	28.3	6.2	8.0	1.6
Mid-Ebb	10-Jun-07	08:11	12.9	6.5	24.8	26.2	6.3	8.2	1.4
Mid-Ebb	11-Jun-07	08:11	13.8	6.9	25.6	26.0	6.1	8.0	1.7
Mid-Ebb	18-Jun-07	12:11	12.9	6.5	27.5	28.0	6.0	8.2	1.9


KLW		Middle										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)			
Mid-Flood	28-May-07	15:11	13.8	6.9	27.3	30.1	6.3	8.4	1.3			
Mid-Flood	30-May-07	15:11	14.0	7.0	27.0	30.5	6.1	8.4	1.9			
Mid-Flood	04-Jun-07	10:11	13.9	7.0	26.7	30.0	6.1	8.3	1.3			
Mid-Flood	10-Jun-07	12:11	14.2	7.1	26.3	27.0	6.2	8.4	1.8			
Mid-Flood	11-Jun-07	12:11	15.0	7.5	26.4	28.1	6.3	8.2	2.3			
Mid-Flood	18-Jun-07	10:11	14.1	7.1	26.8	29.4	6.1	8.4	1.4			

KLW		Bottom									
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Ebb	28-May-07	9:10	12.1	11.1	25.2	28.7	6.2	8.0	1.1		
Mid-Ebb	30-May-07	9:10	13.1	12.1	25.1	28.7	6.3	8.2	1.1		
Mid-Ebb	04-Jun-07	12:10	12.5	11.5	25.8	27.9	5.8	8.1	2.0		
Mid-Ebb	10-Jun-07	8:10	12.9	11.9	24.7	24.3	6.5	8.1	1.6		
Mid-Ebb	11-Jun-07	8:10	13.8	12.8	25.3	25.8	6.2	8.0	1.3		
Mid-Ebb	18-Jun-07	12:10	12.9	11.9	27.3	27.7	6.0	8.2	1.5		

KLW		Bottom										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)			
Mid-Flood	28-May-07	15:10	13.8	12.8	27.0	30.4	6.0	8.3	1.4			
Mid-Flood	30-May-07	15:10	14.0	13.0	27.1	30.4	6.4	8.2	1.4			
Mid-Flood	04-Jun-07	10:10	13.9	12.9	26.6	29.8	5.7	8.3	1.3			
Mid-Flood	10-Jun-07	12:10	14.2	13.2	26.0	26.8	6.3	8.4	1.8			
Mid-Flood	11-Jun-07	12:10	15.0	14.0	26.3	27.9	6.0	8.2	2.3			
Mid-Flood	18-Jun-07	10:10	14.1	13.1	26.8	29.4	6.2	8.4	1.4			

		Mid-Ebb			Mid-Flood		Depth-averaged
KLW	Surface	Midlle	Bottom	Surface	Midlle	Bottom	SS (mg/L)
28-May-07	6.0	2.0	4.0	5.0	7.0	5.0	4.8
30-May-07	4.0	3.0	2.0	3.0	2.0	3.0	2.8
04-Jun-07	2.0	3.0	5.0	4.0	3.0	5.0	3.7
10-Jun-07	3.0	5.0	5.0	2.0	2.0	3.0	3.3
11-Jun-07	3.0	2.0	2.0	2.0	2.0	3.0	2.3
18-Jun-07	2.0	2.0	2.0	10.0	8.0	10.0	5.7





M_A					Surface				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
Mid-Ebb	28-May-07	09:32	8.9	1.0	25.3	28.0	6.1	8.0	1.8
Mid-Ebb	30-May-07	09:32	8.8	1.0	25.2	28.6	6.0	8.1	1.7
Mid-Ebb	04-Jun-07	12:32	8.3	1.0	25.6	27.3	5.9	8.2	1.7
Mid-Ebb	10-Jun-07	08:32	8.4	1.0	24.8	22.1	6.4	8.2	1.9
Mid-Ebb	11-Jun-07	08:32	8.6	1.0	25.4	25.1	6.1	8.1	2.5
Mid-Ebb	18-Jun-07	12:32	8.3	1.0	27.6	27.0	6.3	8.2	2.4

M_A		Surface										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)			
Mid-Flood	28-May-07	15:32	8.8	1.0	27.1	30.5	6.1	8.3	2.4			
Mid-Flood	30-May-07	15:32	8.6	1.0	27.0	30.4	5.9	8.4	2.0			
Mid-Flood	04-Jun-07	10:32	8.8	1.0	26.9	28.3	6.1	8.4	2.1			
Mid-Flood	10-Jun-07	12:32	8.4	1.0	25.2	24.2	6.2	8.4	2.2			
Mid-Flood	11-Jun-07	12:32	8.9	1.0	27.3	26.0	6.3	8.3	1.8			
Mid-Flood	18-Jun-07	10:32	8.8	1.0	28.9	28.2	6.1	8.4	1.7			

Remarks:

Action level	<b>Bold &amp; Italic</b>
Limit level	Bold
< detection limit	Grey


M_A		Middle									
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Ebb	28-May-07	09:31	8.9	4.5	25.0	28.1	6.1	8.1	1.8		
Mid-Ebb	30-May-07	09:31	8.8	4.4	25.1	27.9	6.2	8.0	1.6		
Mid-Ebb	04-Jun-07	12:31	8.3	4.2	25.6	27.3	6.1	8.2	1.6		
Mid-Ebb	10-Jun-07	08:31	8.4	4.2	24.8	22.1	6.3	8.0	1.5		
Mid-Ebb	11-Jun-07	08:31	8.6	4.3	25.3	25.2	6.1	8.1	1.8		
Mid-Ebb	18-Jun-07	12:31	8.3	4.2	27.6	27.1	6.0	8.2	2.0		


M_A		Middle									
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Flood	28-May-07	15:31	8.8	4.4	27.1	30.6	6.2	8.3	1.9		
Mid-Flood	30-May-07	15:31	8.6	4.3	27.0	30.8	6.3	8.4	1.5		
Mid-Flood	04-Jun-07	10:31	8.8	4.4	26.9	28.3	6.0	8.2	1.7		
Mid-Flood	10-Jun-07	12:31	8.4	4.2	25.3	24.3	6.2	8.3	1.8		
Mid-Flood	11-Jun-07	12:31	8.9	4.5	27.3	26.1	5.9	8.3	2.1		
Mid-Flood	18-Jun-07	10:31	8.8	4.4	28.8	28.3	6.3	8.4	2.0		

M_A	Bottom										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Ebb	28-May-07	9:30	8.9	7.9	25.0	28.7	6.2	8.0	1.1		
Mid-Ebb	30-May-07	9:30	8.8	7.8	25.1	28.6	6.3	8.1	1.8		
Mid-Ebb	04-Jun-07	12:30	8.3	7.3	25.7	27.3	6.1	8.1	1.3		
Mid-Ebb	10-Jun-07	8:30	8.4	7.4	24.8	22.1	6.2	8.1	1.5		
Mid-Ebb	11-Jun-07	8:30	8.6	7.6	25.3	25.1	6.1	8.1	2.7		
Mid-Ebb	18-Jun-07	12:30	8.3	7.3	27.5	27.0	6.2	8.2	2.2		

M_A	Bottom										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Flood	28-May-07	15:30	8.8	7.8	27.2	30.5	6.0	8.3	1.9		
Mid-Flood	30-May-07	15:30	8.6	7.6	26.9	30.4	6.1	8.3	1.1		
Mid-Flood	04-Jun-07	10:30	8.8	7.8	26.8	28.3	5.8	8.3	1.6		
Mid-Flood	10-Jun-07	12:30	8.4	7.4	25.3	24.3	6.3	8.4	1.4		
Mid-Flood	11-Jun-07	12:30	8.9	7.9	27.2	26.0	6.2	8.2	1.1		
Mid-Flood	18-Jun-07	10:30	8.8	7.8	28.7	28.2	6.4	8.4	2.5		

		Mid-Ebb			Mid-Flood		Depth-averaged
M_A	Surface	Midlle	Bottom	Surface	Midlle	Bottom	SS (mg/L)
28-May-07	3.0	3.0	8.0	2.0	7.0	4.0	4.5
30-May-07	3.0	3.0	3.0	2.0	2.0	2.0	2.5
04-Jun-07	3.0	4.0	3.0	4.0	4.0	2.0	3.3
10-Jun-07	8.0	5.0	4.0	9.0	6.0	2.0	5.7
11-Jun-07	4.0	4.0	2.0	4.0	4.0	2.0	3.3
18-Jun-07	2.0	2.0	2.0	9.0	13.0	10.0	6.3





M_Marsh	Surface										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Ebb	28-May-07	09:47	8.3	1.0	25.5	27.9	6.1	8.0	2.3		
Mid-Ebb	30-May-07	09:47	8.5	1.0	25.2	28.7	6.3	8.1	2.3		
Mid-Ebb	04-Jun-07	12:47	8.6	1.0	25.7	26.9	6.4	8.0	1.8		
Mid-Ebb	10-Jun-07	08:47	8.1	1.0	24.9	22.5	6.5	8.1	14.2		
Mid-Ebb	11-Jun-07	08:47	7.8	1.0	25.6	24.1	6.3	8.1	2.1		
Mid-Ebb	18-Jun-07	12:47	8.1	1.0	27.5	26.3	6.3	8.2	2.0		

M_Marsh		Surface										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)			
Mid-Flood	28-May-07	15:47	8.3	1.0	27.1	29.8	6.1	8.3	2.5			
Mid-Flood	30-May-07	15:47	8.8	1.0	27.0	30.4	5.9	8.3	1.6			
Mid-Flood	04-Jun-07	10:47	8.7	1.0	26.8	28.2	6.1	8.3	1.6			
Mid-Flood	10-Jun-07	12:47	8.3	1.0	25.8	24.8	6.4	8.4	16.5			
Mid-Flood	11-Jun-07	12:47	8.2	1.0	26.9	26.5	6.3	8.2	2.2			
Mid-Flood	18-Jun-07	10:47	8.8	1.0	29.2	28.1	6.2	8.4	1.8			

#### Remarks:

Action level	<b>Bold &amp; Italic</b>
Limit level	Bold
< detection limit	Grey

In-Situ


M_Marsh	Middle										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Ebb	28-May-07	09:46	8.3	4.2	25.4	28.0	6.1	8.1	1.7		
Mid-Ebb	30-May-07	09:46	8.5	4.3	25.0	27.9	6.2	8.0	1.8		
Mid-Ebb	04-Jun-07	12:46	8.6	4.3	25.8	26.9	5.8	8.1	2.2		
Mid-Ebb	10-Jun-07	08:46	8.1	4.1	25.0	22.5	6.3	8.1	1.8		
Mid-Ebb	11-Jun-07	08:46	7.8	3.9	25.5	24.2	6.5	8.1	1.4		
Mid-Ebb	18-Jun-07	12:46	8.1	4.1	27.5	26.3	6.3	8.1	1.9		


M_Marsh	Middle									
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)	
Mid-Flood	28-May-07	15:46	8.3	4.2	27.1	29.8	6.3	8.4	2.1	
Mid-Flood	30-May-07	15:46	8.8	4.4	27.0	30.8	6.1	8.4	1.7	
Mid-Flood	04-Jun-07	10:46	8.7	4.4	26.8	28.2	6.0	8.4	1.4	
Mid-Flood	10-Jun-07	12:46	8.3	4.2	25.7	24.8	6.2	8.4	1.8	
Mid-Flood	11-Jun-07	12:46	8.2	4.1	27.0	26.4	6.1	8.3	2.1	
Mid-Flood	18-Jun-07	10:46	8.8	4.4	29.1	28.2	6.4	8.4	1.6	

M_Marsh	Bottom										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Ebb	28-May-07	9:45	8.3	7.3	25.4	28.0	6.2	8.1	1.3		
Mid-Ebb	30-May-07	9:45	8.5	7.5	25.2	28.7	6.3	8.1	1.7		
Mid-Ebb	04-Jun-07	12:45	8.6	7.6	25.8	26.9	5.9	8.2	1.3		
Mid-Ebb	10-Jun-07	8:45	8.1	7.1	25.0	22.5	6.1	8.1	2.1		
Mid-Ebb	11-Jun-07	8:45	7.8	6.8	25.5	24.2	6.3	8.2	1.6		
Mid-Ebb	18-Jun-07	12:45	8.1	7.1	27.5	26.3	6.1	8.2	1.7		

M_Marsh		Bottom										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)			
Mid-Flood	28-May-07	15:45	8.3	7.3	27.0	29.9	6.4	8.4	2.5			
Mid-Flood	30-May-07	15:45	8.8	7.8	27.0	30.6	6.1	8.4	2.1			
Mid-Flood	04-Jun-07	10:45	8.7	7.7	26.8	28.2	6.2	8.4	1.7			
Mid-Flood	10-Jun-07	12:45	8.3	7.3	25.7	24.8	5.9	8.4	1.9			
Mid-Flood	11-Jun-07	12:45	8.2	7.2	27.1	26.4	6.3	8.4	2.0			
Mid-Flood	18-Jun-07	10:45	8.8	7.8	29.1	28.1	6.2	8.4	2.0			

		Mid-Ebb			Mid-Flood		Depth-averaged
M_Marsh	Surface	Midlle	Bottom	Surface	Midlle	Bottom	SS (mg/L)
28-May-07	3.0	6.0	4.0	3.0	3.0	3.0	3.7
30-May-07	4.0	4.0	4.0	2.0	4.0	4.0	3.7
04-Jun-07	3.0	3.0	2.0	2.0	3.0	2.0	2.5
10-Jun-07	17.0	6.0	8.0	18.0	5.0	5.0	9.8
11-Jun-07	4.0	7.0	5.0	3.0	7.0	5.0	5.2
18-Jun-07	2.0	2.0	2.0	15.0	22.0	16.0	9.8





TTC	Surface										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Ebb	28-May-07	13:07	9.7	1.0	25.8	29.3	6.1	8.0	1.1		
Mid-Ebb	30-May-07	10:07	9.5	1.0	25.2	28.6	6.2	8.1	2.1		
Mid-Ebb	04-Jun-07	13:07	9.6	1.0	26.1	28.2	6.5	8.1	1.6		
Mid-Ebb	10-Jun-07	09:07	9.8	1.0	24.8	26.7	6.7	8.1	1.5		
Mid-Ebb	11-Jun-07	09:07	9.4	1.0	25.9	27.1	6.2	8.2	1.4		
Mid-Ebb	18-Jun-07	13:07	9.1	1.0	27.9	28.6	6.3	8.1	1.9		

TTC	Surface									
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)	
Mid-Flood	28-May-07	15:57	10.3	1.0	27.5	30.9	6.2	8.3	1.0	
Mid-Flood	30-May-07	15:57	10.5	1.0	27.0	30.6	6.0	8.4	1.3	
Mid-Flood	04-Jun-07	10:57	9.9	1.0	26.3	30.1	6.3	8.4	1.4	
Mid-Flood	10-Jun-07	12:57	10.4	1.0	25.2	28.9	5.9	8.4	1.4	
Mid-Flood	11-Jun-07	12:57	10.0	1.0	26.8	29.3	6.2	8.3	2.2	
Mid-Flood	18-Jun-07	10:57	10.1	1.0	29.1	30.5	6.4	8.3	2.0	

#### Remarks:

Action level	Bold & Italic
Limit level	Bold
< detection limit	Grey


TTC	Middle										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Ebb	28-May-07	13:06	9.7	4.9	25.8	29.3	6.1	8.2	1.6		
Mid-Ebb	30-May-07	10:06	9.5	4.8	25.0	27.9	6.2	8.1	1.6		
Mid-Ebb	04-Jun-07	13:06	9.6	4.8	26.1	28.2	6.3	8.2	1.1		
Mid-Ebb	10-Jun-07	09:06	9.8	4.9	24.8	26.7	6.5	8.1	1.8		
Mid-Ebb	11-Jun-07	09:06	9.4	4.7	26.0	27.1	6.5	8.1	2.3		
Mid-Ebb	18-Jun-07	13:06	9.1	4.6	27.9	28.6	6.2	8.2	2.1		


TTC	Middle									
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)	
Mid-Flood	28-May-07	15:56	10.3	5.2	27.5	30.9	6.2	8.4	1.1	
Mid-Flood	30-May-07	15:56	10.5	5.3	27.0	30.7	6.1	8.4	2.3	
Mid-Flood	04-Jun-07	10:56	9.9	5.0	26.3	30.1	6.2	8.3	2.2	
Mid-Flood	10-Jun-07	12:56	10.4	5.2	25.2	28.9	6.4	8.4	1.7	
Mid-Flood	11-Jun-07	12:56	10.0	5.0	26.8	29.3	6.0	8.3	1.8	
Mid-Flood	18-Jun-07	10:56	10.1	5.1	29.1	30.5	6.2	8.3	2.0	

TTC	Bottom										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Ebb	28-May-07	13:05	9.7	8.7	25.8	29.3	6.2	8.0	1.1		
Mid-Ebb	30-May-07	10:05	9.5	8.5	25.2	28.9	6.3	8.1	1.2		
Mid-Ebb	04-Jun-07	13:05	9.6	8.6	26.2	28.2	5.9	8.1	1.9		
Mid-Ebb	10-Jun-07	9:05	9.8	8.8	24.8	26.8	6.3	8.1	1.3		
Mid-Ebb	11-Jun-07	9:05	9.4	8.4	26.1	27.0	5.7	8.0	1.3		
Mid-Ebb	18-Jun-07	13:05	9.1	8.1	27.9	28.6	6.0	8.2	1.4		

TTC	Bottom									
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)	
Mid-Flood	28-May-07	15:55	10.3	9.3	27.4	31.0	6.0	8.3	1.0	
Mid-Flood	30-May-07	15:55	10.5	9.5	27.1	30.4	6.2	8.4	1.3	
Mid-Flood	04-Jun-07	10:55	9.9	8.9	26.3	30.1	5.7	8.3	1.4	
Mid-Flood	10-Jun-07	12:55	10.4	9.4	25.2	28.9	6.4	8.4	1.7	
Mid-Flood	11-Jun-07	12:55	10.0	9.0	26.8	29.3	6.2	8.2	1.8	
Mid-Flood	18-Jun-07	10:55	10.1	9.1	29.1	30.5	6.1	8.4	1.3	

		Mid-Ebb			Depth-averaged		
TTC	Surface	Midlle	Bottom	Surface	Midlle	Bottom	SS (mg/L)
28-May-07	2.0	4.0	2.0	4.0	5.0	10.0	4.5
30-May-07	3.0	3.0	2.0	4.0	4.0	3.0	3.2
04-Jun-07	2.0	2.0	2.0	2.0	2.0	4.0	2.3
10-Jun-07	4.0	5.0	4.0	5.0	5.0	5.0	4.7
11-Jun-07	2.0	4.0	2.0	4.0	3.0	4.0	3.2
18-Jun-07	2.0	2.0	2.0	4.0	14.0	19.0	7.2





M_BP		Surface										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)			
Mid-Ebb	28-May-07	13:17	9.2	1.0	26.1	28.3	6.1	8.0	1.0			
Mid-Ebb	30-May-07	10:17	8.7	1.0	25.2	28.6	6.3	8.1	1.6			
Mid-Ebb	04-Jun-07	13:17	8.8	1.0	26.3	28.0	6.5	8.1	1.1			
Mid-Ebb	10-Jun-07	09:17	8.6	1.0	25.1	25.2	6.6	8.1	1.3			
Mid-Ebb	11-Jun-07	09:17	8.3	1.0	25.4	26.3	6.3	8.1	1.8			
Mid-Ebb	18-Jun-07	13:17	8.2	1.0	28.0	28.1	6.3	8.1	2.1			

M_BP	Surface										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Flood	28-May-07	16:07	9.1	1.0	28.0	30.3	6.2	8.3	1.4		
Mid-Flood	30-May-07	16:07	9.0	1.0	27.2	30.6	6.1	8.3	1.3		
Mid-Flood	04-Jun-07	11:07	9.3	1.0	27.1	30.1	6.4	8.4	2.2		
Mid-Flood	10-Jun-07	13:07	8.7	1.0	26.2	27.6	6.2	8.4	1.7		
Mid-Flood	11-Jun-07	13:07	8.6	1.0	27.3	29.0	6.3	8.2	1.9		
Mid-Flood	18-Jun-07	11:07	8.9	1.0	29.1	30.6	6.2	8.3	2.0		

Action level	<b>Bold &amp; Italic</b>
Limit level	Bold
< detection limit	Grey


M_BP		Middle										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)			
Mid-Ebb	28-May-07	13:16	9.2	4.6	26.1	28.3	6.1	8.1	1.2			
Mid-Ebb	30-May-07	10:16	8.7	4.4	25.1	28.1	6.3	8.2	1.4			
Mid-Ebb	04-Jun-07	13:16	8.8	4.4	26.3	28.0	5.9	8.2	1.6			
Mid-Ebb	10-Jun-07	09:16	8.6	4.3	25.1	25.2	5.9	8.2	1.6			
Mid-Ebb	11-Jun-07	09:16	8.3	4.2	25.4	26.3	6.4	8.1	1.5			
Mid-Ebb	18-Jun-07	13:16	8.2	4.1	28.0	28.1	6.2	8.1	1.7			


M_BP	Middle										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Flood	28-May-07	16:06	9.1	4.6	27.9	30.4	6.2	8.3	1.5		
Mid-Flood	30-May-07	16:06	9.0	4.5	27.3	30.8	6.3	8.2	2.6		
Mid-Flood	04-Jun-07	11:06	9.3	4.7	27.1	30.1	6.3	8.4	1.7		
Mid-Flood	10-Jun-07	13:06	8.7	4.4	26.2	27.6	6.3	8.4	1.4		
Mid-Flood	11-Jun-07	13:06	8.6	4.3	27.3	29.0	6.1	8.3	1.3		
Mid-Flood	18-Jun-07	11:06	8.9	4.5	29.1	30.6	6.2	8.3	1.6		

M_BP		Bottom										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)			
Mid-Ebb	28-May-07	13:15	9.2	8.2	26.1	28.3	6.2	8.0	1.1			
Mid-Ebb	30-May-07	10:15	8.7	7.7	25.3	28.6	6.3	8.1	2.1			
Mid-Ebb	04-Jun-07	13:15	8.8	7.8	26.3	28.0	6.2	8.0	1.3			
Mid-Ebb	10-Jun-07	9:15	8.6	7.6	25.1	25.2	6.3	8.2	1.8			
Mid-Ebb	11-Jun-07	9:15	8.3	7.3	25.4	26.3	6.4	8.1	1.7			
Mid-Ebb	18-Jun-07	13:15	8.2	7.2	28.0	28.1	6.2	8.2	2.1			

M_BP	Bottom										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Flood	28-May-07	16:05	9.1	8.1	27.9	30.4	6.3	8.3	2.4		
Mid-Flood	30-May-07	16:05	9.0	8.0	27.3	30.4	6.1	8.2	2.2		
Mid-Flood	04-Jun-07	11:05	9.3	8.3	27.1	30.1	6.1	8.2	1.1		
Mid-Flood	10-Jun-07	13:05	8.7	7.7	26.2	27.6	6.3	8.3	2.1		
Mid-Flood	11-Jun-07	13:05	8.6	7.6	27.3	29.0	6.4	8.4	1.6		
Mid-Flood	18-Jun-07	11:05	8.9	7.9	29.1	30.6	6.4	8.4	1.8		

		Mid-Ebb			Mid-Flood		Depth-averaged
M_BP	Surface	Midlle	Bottom	Surface	Midlle	Bottom	SS (mg/L)
28-May-07	3.0	4.0	3.0	3.0	2.0	4.0	3.2
30-May-07	2.0	4.0	2.0	5.0	2.0	2.0	2.8
04-Jun-07	4.0	3.0	2.0	4.0	3.0	2.0	3.0
10-Jun-07	7.0	3.0	5.0	4.0	5.0	4.0	4.7
11-Jun-07	4.0	3.0	5.0	2.0	4.0	3.0	3.5
18-Jun-07	$\frac{2.0}{2.0}$	2.0	2.0	3.0	3.0	5.0	2.8





M_Coral		Surface									
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Ebb	28-May-07	14:22	8.2	1.0	25.8	28.8	6.2	8.0	1.3		
Mid-Ebb	30-May-07	11:22	8.7	1.0	25.7	28.6	6.3	8.0	2.0		
Mid-Ebb	04-Jun-07	14:22	8.5	1.0	26.3	28.2	6.3	8.1	1.4		
Mid-Ebb	10-Jun-07	10:22	8.6	1.0	25.7	26.3	6.4	8.1	1.4		
Mid-Ebb	11-Jun-07	10:22	8.4	1.0	25.9	26.3	6.2	8.2	1.8		
Mid-Ebb	18-Jun-07	14:22	8.3	1.0	28.3	28.4	6.4	8.1	2.3		

M_Coral	Surface										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Flood	28-May-07	16:17	8.7	1.0	27.5	30.4	6.2	8.3	2.2		
Mid-Flood	30-May-07	16:17	9.2	1.0	27.4	30.3	6.3	8.4	1.1		
Mid-Flood	04-Jun-07	11:17	8.9	1.0	26.5	30.6	6.1	8.3	1.6		
Mid-Flood	10-Jun-07	13:17	9.3	1.0	26.7	27.9	6.3	8.4	1.9		
Mid-Flood	11-Jun-07	13:17	8.9	1.0	26.3	28.1	6.2	8.2	2.3		
Mid-Flood	18-Jun-07	11:17	9.0	1.0	29.7	31.0	6.2	8.4	1.4		

Action level	Bold & Italic
Limit level	Bold
< detection limit	Grey


M_Coral		Middle										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)			
Mid-Ebb	28-May-07	14:21	8.2	4.1	25.8	28.8	6.1	8.1	1.3			
Mid-Ebb	30-May-07	11:21	8.7	4.4	25.7	28.6	6.3	8.0	2.2			
Mid-Ebb	04-Jun-07	14:21	8.5	4.3	26.3	28.2	5.9	8.2	1.1			
Mid-Ebb	10-Jun-07	10:21	8.6	4.3	25.8	26.3	6.3	8.0	1.1			
Mid-Ebb	11-Jun-07	10:21	8.4	4.2	25.8	26.4	6.5	8.0	1.9			
Mid-Ebb	18-Jun-07	14:21	8.3	4.2	28.3	28.4	6.2	8.1	2.0			


M_Coral	Middle										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Flood	28-May-07	16:16	8.7	4.4	27.5	30.4	6.2	8.3	2.0		
Mid-Flood	30-May-07	16:16	9.2	4.6	27.4	30.3	6.3	8.4	1.3		
Mid-Flood	04-Jun-07	11:16	8.9	4.5	26.5	30.6	5.9	8.3	1.8		
Mid-Flood	10-Jun-07	13:16	9.3	4.7	26.7	27.9	6.4	8.4	1.9		
Mid-Flood	11-Jun-07	13:16	8.9	4.5	26.3	28.1	6.2	8.3	2.1		
Mid-Flood	18-Jun-07	11:16	9.0	4.5	29.7	30.9	6.1	8.4	1.1		

M_Coral	Bottom										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Ebb	28-May-07	14:20	8.2	7.2	25.8	28.8	6.2	8.0	1.6		
Mid-Ebb	30-May-07	11:20	8.7	7.7	25.7	28.6	6.3	8.1	1.1		
Mid-Ebb	04-Jun-07	14:20	8.5	7.5	26.4	28.2	6.3	8.1	1.1		
Mid-Ebb	10-Jun-07	10:20	8.6	7.6	25.7	26.4	6.2	8.1	1.8		
Mid-Ebb	11-Jun-07	10:20	8.4	7.4	25.8	26.4	6.1	8.1	1.7		
Mid-Ebb	18-Jun-07	14:20	8.3	7.3	28.3	28.4	6.0	8.1	1.6		

M_Coral	Bottom										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Flood	28-May-07	16:15	8.7	7.7	27.5	30.4	6.0	8.3	2.0		
Mid-Flood	30-May-07	16:15	9.2	8.2	27.4	30.3	6.1	8.4	1.1		
Mid-Flood	04-Jun-07	11:15	8.9	7.9	26.5	30.6	5.8	8.3	1.4		
Mid-Flood	10-Jun-07	13:15	9.3	8.3	26.7	28.0	6.3	8.4	1.9		
Mid-Flood	11-Jun-07	13:15	8.9	7.9	26.4	28.0	6.1	8.3	1.7		
Mid-Flood	18-Jun-07	11:15	9.0	8.0	29.8	30.9	6.2	8.3	2.1		

		Mid-Ebb			Mid-Flood		Depth-averaged
M_Coral	Surface	Midlle	Bottom	Surface	Midlle	Bottom	SS (mg/L)
28-May-07	3.0	2.0	5.0	2.0	4.0	3.0	3.2
30-May-07	3.0	2.0	2.0	4.0	3.0	2.0	2.7
04-Jun-07	2.0	2.0	3.0	3.0	2.0	3.0	2.5
10-Jun-07	2.0	3.0	2.0	3.0	2.0	3.0	2.5
11-Jun-07	2.0	2.0	2.0	2.0	2.0	2.0	2.0
18-Jun-07	2.0	2.0	2.0	2.0	2.0	2.0	2.0





MB	Surface										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Ebb	28-May-07	14:32	16.8	1.0	25.1	28.9	6.1	8.0	1.5		
Mid-Ebb	30-May-07	11:32	17.7	1.0	25.2	28.8	6.3	8.3	1.1		
Mid-Ebb	04-Jun-07	14:32	16.8	1.0	25.7	28.1	5.8	8.1	2.0		
Mid-Ebb	10-Jun-07	10:32	16.8	1.0	24.8	27.2	6.5	8.1	1.6		
Mid-Ebb	11-Jun-07	10:32	17.3	1.0	25.1	27.9	6.2	8.0	1.3		
Mid-Ebb	18-Jun-07	14:32	16.8	1.0	27.3	28.3	6.0	8.2	1.5		

M_B	Surface										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Flood	28-May-07	16:27	17.5	1.0	27.3	30.7	6.2	8.4	2.2		
Mid-Flood	30-May-07	16:27	18.5	1.0	27.2	30.5	6.1	8.4	1.0		
Mid-Flood	04-Jun-07	11:27	17.4	1.0	26.0	29.8	5.7	8.3	1.3		
Mid-Flood	10-Jun-07	13:27	17.3	1.0	25.3	26.8	6.3	8.4	1.8		
Mid-Flood	11-Jun-07	13:27	18.3	1.0	25.2	27.9	6.0	8.2	2.3		
Mid-Flood	18-Jun-07	11:27	17.9	1.0	28.4	29.4	6.2	8.4	1.4		

Action level	<b>Bold &amp; Italic</b>
Limit level	Bold
< detection limit	Grey

M_B	Middle										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Ebb	28-May-07	14:31	16.8	8.4	25.0	28.8	6.1	8.1	1.3		
Mid-Ebb	30-May-07	11:31	17.7	8.9	25.1	28.8	6.3	8.1	1.0		
Mid-Ebb	04-Jun-07	14:31	16.8	8.4	25.6	28.1	6.6	8.1	1.3		
Mid-Ebb	10-Jun-07	10:31	16.8	8.4	24.7	27.2	6.4	8.1	1.6		
Mid-Ebb	11-Jun-07	10:31	17.3	8.7	24.9	27.8	6.2	8.1	1.3		
Mid-Ebb	18-Jun-07	14:31	16.8	8.4	27.1	28.3	6.5	8.1	1.3		


M_B	Middle										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Flood	28-May-07	16:26	17.5	8.8	27.3	30.7	6.2	8.3	2.0		
Mid-Flood	30-May-07	16:26	18.5	9.3	27.2	30.5	6.2	8.4	1.5		
Mid-Flood	04-Jun-07	11:26	17.4	8.7	25.8	29.8	6.3	8.2	1.5		
Mid-Flood	10-Jun-07	13:26	17.3	8.7	25.1	26.8	6.4	8.4	1.4		
Mid-Flood	11-Jun-07	13:26	18.3	9.2	25.1	27.9	6.5	8.3	1.7		
Mid-Flood	18-Jun-07	11:26	17.9	9.0	28.2	29.3	6.2	8.4	1.2		


M_B	Bottom										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Ebb	28-May-07	14:30	16.8	15.8	25.0	28.7	6.6	8.0	1.6		
Mid-Ebb	30-May-07	11:30	17.7	16.7	25.1	28.8	6.5	8.3	1.9		
Mid-Ebb	04-Jun-07	14:30	16.8	15.8	25.5	28.1	6.7	8.1	2.1		
Mid-Ebb	10-Jun-07	10:30	16.8	15.8	24.6	27.2	6.3	8.1	1.3		
Mid-Ebb	11-Jun-07	10:30	17.3	16.3	24.7	27.8	6.7	8.0	1.7		
Mid-Ebb	18-Jun-07	14:30	16.8	15.8	27.0	28.3	6.4	8.2	1.1		

M_B	Bottom										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)		
Mid-Flood	28-May-07	16:25	17.5	16.5	27.2	30.7	6.3	8.3	2.0		
Mid-Flood	30-May-07	16:25	18.5	17.5	27.1	30.4	6.6	8.4	1.9		
Mid-Flood	04-Jun-07	11:25	17.4	16.4	25.7	29.8	6.8	8.3	1.3		
Mid-Flood	10-Jun-07	13:25	17.3	16.3	25.0	26.7	6.4	8.4	1.6		
Mid-Flood	11-Jun-07	13:25	18.3	17.3	24.9	27.8	6.6	8.4	1.6		
Mid-Flood	18-Jun-07	11:25	17.9	16.9	28.3	29.2	6.5	8.4	1.4		

Proposed Extension of Public Golf Course at Kau Sai Chau Island, Sai Kung Water Quality Monitoring Results

		Mid-Ebb			Mid-Flood		Depth-averaged
M_B	Surface	Midlle	Bottom	Surface	Midlle	Bottom	SS (mg/L)
28-May-07	2.0	4.0	3.0	4.0	4.0	4.0	3.5
30-May-07	2.0	3.0	3.0	2.0	3.0	2.0	2.5
04-Jun-07	3.0	2.0	4.0	3.0	4.0	4.0	3.3
10-Jun-07	5.0	3.0	3.0	3.0	2.0	6.0	3.7
11-Jun-07	4.0	4.0	4.0	2.0	2.0	4.0	3.3
18-Jun-07	$\frac{2.0}{2.0}$	$\frac{2.0}{2.0}$	$\frac{2.0}{2.0}$	2.0	2.0	2.0	2.0





KS		Surface										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)			
Mid-Ebb	28-May-07	14:52	12.4	1.0	26.0	28.9	6.4	8.1	1.5			
Mid-Ebb	30-May-07	11:52	12.4	1.0	25.9	28.9	6.3	8.1	1.5			
Mid-Ebb	04-Jun-07	14:52	12.1	1.0	26.1	27.0	6.2	8.0	1.3			
Mid-Ebb	10-Jun-07	10:52	11.9	1.0	25.0	24.6	6.3	8.1	1.6			
Mid-Ebb	11-Jun-07	10:52	12.3	1.0	25.4	25.3	6.5	8.1	1.7			
Mid-Ebb	18-Jun-07	14:52	12.5	1.0	27.6	27.4	6.1	8.0	1.8			

KS		Surface										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)			
Mid-Flood	28-May-07	16:57	13.6	1.0	27.3	30.6	6.3	8.4	2.2			
Mid-Flood	30-May-07	16:57	13.4	1.0	27.2	30.4	6.2	8.4	2.1			
Mid-Flood	04-Jun-07	11:57	13.5	1.0	26.8	28.3	5.9	8.3	1.8			
Mid-Flood	10-Jun-07	13:57	13.0	1.0	26.7	25.9	6.3	8.4	1.0			
Mid-Flood	11-Jun-07	13:57	13.7	1.0	26.6	26.7	6.1	8.2	1.1			
Mid-Flood	18-Jun-07	11:57	13.7	1.0	29.1	29.3	6.2	8.4	1.7			

Action level	<b>Bold &amp; Italic</b>
Limit level	Bold
< detection limit	Grey


KS		Middle										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)			
Mid-Ebb	28-May-07	14:51	12.4	6.2	25.9	28.8	6.1	8.1	1.3			
Mid-Ebb	30-May-07	11:51	12.4	6.2	25.8	28.9	6.2	8.1	2.2			
Mid-Ebb	04-Jun-07	14:51	12.1	6.1	26.1	27.0	6.3	8.1	1.7			
Mid-Ebb	10-Jun-07	10:51	11.9	6.0	25.0	24.6	6.4	8.2	1.9			
Mid-Ebb	11-Jun-07	10:51	12.3	6.2	25.4	25.3	6.3	8.2	1.4			
Mid-Ebb	18-Jun-07	14:51	12.5	6.3	27.6	27.3	6.3	8.2	1.8			


KS		Middle										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)			
Mid-Flood	28-May-07	16:56	13.6	6.8	27.3	30.6	6.2	8.3	2.0			
Mid-Flood	30-May-07	16:56	13.4	6.7	27.2	30.5	6.1	8.4	1.4			
Mid-Flood	04-Jun-07	11:56	13.5	6.8	26.8	28.3	6.2	8.3	1.1			
Mid-Flood	10-Jun-07	13:56	13.0	6.5	26.7	25.9	6.4	8.4	1.9			
Mid-Flood	11-Jun-07	13:56	13.7	6.9	26.6	26.8	6.5	8.3	1.7			
Mid-Flood	18-Jun-07	11:56	13.7	6.9	29.0	29.2	6.2	8.4	1.4			

KS		Bottom										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)			
Mid-Ebb	28-May-07	14:50	12.4	11.4	25.9	28.7	6.2	8.0	1.6			
Mid-Ebb	30-May-07	11:50	12.4	11.4	25.8	28.8	6.2	8.1	2.1			
Mid-Ebb	04-Jun-07	14:50	12.1	11.1	26.0	27.0	5.9	8.0	1.1			
Mid-Ebb	10-Jun-07	10:50	11.9	10.9	25.0	24.6	6.3	8.1	1.1			
Mid-Ebb	11-Jun-07	10:50	12.3	11.3	25.3	25.2	6.1	8.2	1.0			
Mid-Ebb	18-Jun-07	14:50	12.5	11.5	27.5	27.2	6.3	8.1	1.6			

KS		Bottom										
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)			
Mid-Flood	28-May-07	16:55	13.6	12.6	27.3	30.6	6.0	8.3	2.0			
Mid-Flood	30-May-07	16:55	13.4	12.4	27.1	30.5	6.2	8.3	2.0			
Mid-Flood	04-Jun-07	11:55	13.5	12.5	26.7	28.3	6.2	8.3	1.1			
Mid-Flood	10-Jun-07	13:55	13.0	12.0	26.6	25.8	6.2	8.4	1.8			
Mid-Flood	11-Jun-07	13:55	13.7	12.7	26.5	26.7	6.3	8.4	2.3			
Mid-Flood	18-Jun-07	11:55	13.7	12.7	28.9	29.2	6.1	8.3	1.6			

		Mid-Ebb			Depth-averaged		
KS	Surface	Midlle	Bottom	Surface	Midlle	Bottom	SS (mg/L)
28-May-07	4.0	3.0	3.0	3.0	4.0	3.0	3.3
30-May-07	2.0	2.0	2.0	3.0	4.0	2.0	2.5
04-Jun-07	2.0	2.0	2.0	4.0	3.0	2.0	2.5
10-Jun-07	6.0	2.0	6.0	2.0	4.0	2.0	3.7
11-Jun-07	5.0	2.0	3.0	2.0	2.0	2.0	2.7
18-Jun-07	2.0	2.0	2.0	2.0	2.0	2.0	2.0






F_UA				Mid depth			
Date	time	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)	SS (mg/L)
28-May-07	13:35	26.7	<0.1	8.3	7.3	1.6	2.0
30-May-07	10:35	26.6	< 0.1	8.3	7.4	1.8	2.0
04-Jun-07	13:35	27.3	< 0.1	8.1	7.5	2.1	2.0
10-Jun-07	9:35	26.3	< 0.1	8.2	7.1	49.1	53.0
11-Jun-07	9:35	26.8	< 0.1	8.3	7.4	27.3	28.0
18-Jun-07	13:35	28.1	< 0.1	7.9	7.4	16.5	19.0

F_DA				Mid depth			
Date	time	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)	SS (mg/L)
28-May-07	13:40	27.0	< 0.1	8.3	7.5	7.9	10.0
30-May-07	10:40	26.8	< 0.1	8.4	7.4	8.0	11.0
04-Jun-07	13:40	25.5	< 0.1	8.4	7.3	5.3	6.0
10-Jun-07	9:40	25.4	< 0.1	8.3	7.3	69.6	74.0
11-Jun-07	9:40	25.8	< 0.1	8.1	7.4	29.3	32.0
18-Jun-07	13:40	28.6	< 0.1	8.2	7.3	108.0	120.0


Action level	<b>Bold &amp; Italic</b>
Limit level	Bold
< detection limit	Grey



F_UB				Mid depth			
Date	time	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)	SS (mg/L)
28-May-07	13:50	26.8	< 0.1	8.2	7.3	4.7	9.0
30-May-07	10:50	26.7	< 0.1	8.3	7.2	3.4	5.0
04-Jun-07	13:50	26.9	< 0.1	8.1	7.3	19.9	24.0
10-Jun-07	9:50	25.7	< 0.1	8.3	7.4	1240.0	1360.0
11-Jun-07	9:50	27.0	< 0.1	8.1	7.5	449.0	509.0
18-Jun-07	13:50	28.1	< 0.1	7.8	7.3	376.0	403.0

F_DB							
Date	time	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)	SS (mg/L)
28-May-07	14:00	26.5	< 0.1	8.3	7.2	5.9	10.0
30-May-07	11:00	26.3	< 0.1	8.2	7.3	4.3	7.0
04-Jun-07	14:00	26.1	< 0.1	8.4	7.4	27.0	30.0
10-Jun-07	10:00	26.1	< 0.1	8.5	7.3	1000.0	1400.0
11-Jun-07	10:00	27.8	< 0.1	8.2	7.4	388.0	454.0
18-Jun-07	14:00	29.3	< 0.1	7.7	7.4	679.0	749.0


Action level	<b>Bold &amp; Italic</b>
Limit level	Bold
< detection limit	Grey



F_UC		Mid depth										
Date	time	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)	SS (mg/L)					
28-May-07	14:05	26.3	< 0.1	8.2	7.0	1.1	5.0					
30-May-07	11:05	26.2	< 0.1	8.0	7.2	1.0	2.0					
04-Jun-07	14:05	26.8	< 0.1	8.1	6.9	7.9	11.0					
10-Jun-07	10:05	25.3	< 0.1	8.4	6.9	1090.0	1100.0					
11-Jun-07	10:05	26.7	< 0.1	8.0	7.0	338.0	365.0					
18-Jun-07	14:05	27.9	< 0.1	7.8	6.8	79.2	88.0					

F_DC	Mid depth										
Date	time	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)	SS (mg/L)				
28-May-07	14:15	26.5	< 0.1	8.3	7.2	10.8	14.0				
30-May-07	11:15	26.4	< 0.1	8.3	7.1	8.3	12.0				
04-Jun-07	14:15	26.3	< 0.1	8.3	7.2	7.8	9.0				
10-Jun-07	10:15	26.5	< 0.1	8.3	7.3	269.0	304.0				
11-Jun-07	10:15	26.4	< 0.1	7.9	7.2	266.0	270.0				
18-Jun-07	14:15	28.3	< 0.1	7.7	7.1	73.2	90.0				

Action level	<b>Bold &amp; Italic</b>
Limit level	Bold
< detection limit	Grey




In-Situ

F_Inland M		Mid depth										
Date	time	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)	SS (mg/L)					
28-May-07	12:55	26.8	< 0.1	8.1	7.3	3.3	5.0					
30-May-07	9:55	26.9	< 0.1	8.0	7.4	3.0	5.0					
04-Jun-07	12:55	26.9	< 0.1	8.0	7.2	1.9	2.0					
10-Jun-07	8:55	25.8	< 0.1	8.2	7.2	129.0	90.0					
11-Jun-07	8:55	26.1	< 0.1	8.1	7.3	5.1	4.0					
18-Jun-07	12:55	28.6	< 0.1	7.6	7.4	3.1	2.0					

	em			
-1/	UII.	iai.	ьo	

Action level	<b>Bold &amp; Italic</b>
Limit level	Bold
< detection limit	Grey



In-Situ

# Proposed Extension of Public Golf Course at Kau Sai Chau Island, Sai Kung Water Quality Monitoring Results

MA		Surface										
tide condition Date time		NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides				
tide condition	e condition Date time	time SS (mg/L)		(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)			
Mid-Ebb	28-May-07	09:27	3.0	0.05	0.05	0.01	0.11	0.01	2.9			
Mid-Ebb	30-May-07	09:27	3.0	0.06	0.06	0.01	0.13	0.01	2.5			
Mid-Ebb	04-Jun-07	12:27	3.0	0.03	0.01	0.01	0.05	0.01	2.0			
Mid-Ebb	10-Jun-07	08:27	8.0	0.09	0.07	0.01	0.17	0.01	4.4			
Mid-Ebb	11-Jun-07	08:27	4.0	0.11	0.08	0.01	0.20	0.01	3.6			
Mid-Ebb	18-Jun-07	12:27	2.0	0.03	0.05	0.01	0.09	0.01	6.6			

M_A	Surface									
tide condition Date time	SS (mg/L)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides		
	Date	time	55 (llig/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)
Mid-Flood	28-May-07	15:27	2.0	0.06	0.05	0.01	0.12	0.01	2.7	
Mid-Flood	30-May-07	15:27	2.0	0.10	0.05	0.01	0.16	0.01	1.6	
Mid-Flood	04-Jun-07	10:27	4.0	0.02	0.01	0.01	0.04	0.01	1.5	
Mid-Flood	10-Jun-07	12:27	9.0	0.09	0.07	0.01	0.17	0.01	4.9	
Mid-Flood	11-Jun-07	12:27	4.0	0.10	0.07	0.01	0.18	0.01	3.6	
Mid-Flood	18-Jun-07	10:27	9.0	0.02	0.04	0.01	0.07	0.01	7.0	

Action level	Bold & Italic
Limit level	Bold
< detection limit	Grey

# Proposed Extension of Public Golf Course at Kau Sai Chau Island, Sai Kung Water Quality Monitoring Results

MA	Middle										
tide condition	Date	Data	Data	SS (mg/L)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides
tide condition Date time	55 (llg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)			
Mid-Ebb	28-May-07	09:26	3.0	0.05	0.05	0.01	0.11	0.01	3.1		
Mid-Ebb	30-May-07	09:26	3.0	0.07	0.05	0.01	0.13	0.01	2.9		
Mid-Ebb	04-Jun-07	12:26	4.0	0.03	0.01	0.01	0.05	0.01	1.8		
Mid-Ebb	10-Jun-07	08:26	5.0	0.08	0.03	0.01	0.12	0.01	1.2		
Mid-Ebb	11-Jun-07	08:26	4.0	0.13	0.03	0.01	0.17	0.01	1.0		
Mid-Ebb	18-Jun-07	12:26	2.0	0.02	0.05	0.01	0.08	0.01	5.7		


M_A	Middle									
tide condition	Date	time	SS (mg/L)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides
				(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)
Mid-Flood	28-May-07	15:26	7.0	0.06	0.05	0.01	0.12	0.01	2.6	
Mid-Flood	30-May-07	15:26	2.0	0.06	0.05	0.01	0.12	0.01	2.9	
Mid-Flood	04-Jun-07	10:26	4.0	0.03	0.01	0.01	0.05	0.01	2.2	
Mid-Flood	10-Jun-07	12:26	6.0	0.10	0.04	0.01	0.15	0.01	1.5	
Mid-Flood	11-Jun-07	12:26	4.0	0.13	0.04	0.01	0.18	0.01	1.0	
Mid-Flood	18-Jun-07	10:26	13.0	0.03	0.04	0.01	0.08	0.01	6.7	


 $M_A$ 

MA		Bottom												
tide condition	Date	time	SS(ma/I)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides				
tide condition	Date	time	SS (mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)				
Mid-Ebb	28-May-07	09:25	8.0	0.04	0.05	0.01	0.10	0.01	3.0					
Mid-Ebb	30-May-07	09:25	3.0	0.06	0.06	0.01	0.13	0.01	2.7					
Mid-Ebb	04-Jun-07	12:25	3.0	0.02	0.01	0.01	0.04	0.01	1.6					
Mid-Ebb	10-Jun-07	08:25	4.0	0.09	0.03	0.01	0.13	0.01	1.2					
Mid-Ebb	11-Jun-07	08:25	2.0	0.12	0.04	0.01	0.17	0.01	1.2					
Mid-Ebb	18-Jun-07	12:25	2.0	0.02	0.05	0.01	0.08	0.01	7.1					

M_A		Bottom											
tide condition	Date	time	SS (mg/L)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides			
tide condition	Date	time	55 (llg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)			
Mid-Flood	28-May-07	15:25	4.0	0.05	0.05	0.01	0.11	0.01	2.8				
Mid-Flood	30-May-07	15:25	2.0	0.06	0.05	0.01	0.12	0.01	1.6				
Mid-Flood	04-Jun-07	10:25	2.0	0.02	0.01	0.01	0.04	0.01	1.8				
Mid-Flood	10-Jun-07	12:25	2.0	0.10	0.04	0.01	0.15	0.01	1.0				
Mid-Flood	11-Jun-07	12:25	2.0	0.12	0.04	0.01	0.17	0.01	1.2				
Mid-Flood	18-Jun-07	10:25	10.0	0.02	0.04	0.01	0.07	0.01	7.5				

				Depth-a	iveraged			
МА	SS (mg/L)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides
M_A	SS (mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)
28-May-07	4.5	0.05	0.05	0.01	0.11	0.01	2.9	
30-May-07	2.5	0.07	0.05	0.01	0.13	0.01	2.4	
04-Jun-07	3.3	0.03	0.01	0.01	0.04	0.01	1.8	
10-Jun-07	5.7	0.09	0.05	0.01	0.15	0.01	2.4	
11-Jun-07	3.3	0.12	0.05	0.01	0.18	0.01	1.9	
18-Jun-07	6.3	0.02	0.05	0.01	0.08	0.01	6.8	





M Marsh					Surfac	e				
tide condition	Date	time	SS (mg/L)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides
tide condition	Date	time	55 (ling/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)
Mid-Ebb	28-May-07	09:37	3.0	0.04	0.02	0.01	0.07	0.01	2.5	
Mid-Ebb	30-May-07	09:37	4.0	0.06	0.02	0.01	0.09	0.01	2.8	
Mid-Ebb	04-Jun-07	12:37	3.0	0.03	0.03	0.01	0.07	0.01	1.2	
Mid-Ebb	10-Jun-07	08:37	17.0	0.06	0.06	0.01	0.13	0.01	1.1	
Mid-Ebb	11-Jun-07	08:37	4.0	0.11	0.07	0.01	0.19	0.01	0.9	
Mid-Ebb	18-Jun-07	12:37	2.0	0.02	0.04	0.01	0.07	0.01	7.6	

M_Marsh		Surface												
tide condition	Date	time	SS (mg/L)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides				
tide condition	Date	time	55 (llig/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)				
Mid-Flood	28-May-07	15:37	3.0	0.05	0.03	0.01	0.09	0.01	2.1					
Mid-Flood	30-May-07	15:37	2.0	0.09	0.02	0.01	0.12	0.01	2.4					
Mid-Flood	04-Jun-07	10:37	2.0	0.03	0.03	0.01	0.07	0.01	1.3					
Mid-Flood	10-Jun-07	12:37	18.0	0.07	0.05	0.02	0.14	0.01	1.1					
Mid-Flood	11-Jun-07	12:37	3.0	0.11	0.05	0.01	0.17	0.01	0.9					
Mid-Flood	18-Jun-07	10:37	15.0	0.02	0.04	0.01	0.07	0.01	7.3					

Action level	<b>Bold &amp; Italic</b>
Limit level	Bold
< detection limit	Grey

M Marsh					Middle	e				
tide condition	Date	time	SS (mg/L)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides
tide condition	Date	time	55 (llig/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)
Mid-Ebb	28-May-07	09:36	6.0	0.04	0.02	0.01	0.07	0.01	2.6	
Mid-Ebb	30-May-07	09:36	4.0	0.05	0.02	0.01	0.08	0.01	2.9	
Mid-Ebb	04-Jun-07	12:36	3.0	0.05	0.03	0.01	0.09	0.01	1.1	
Mid-Ebb	10-Jun-07	08:36	6.0	0.12	0.04	0.01	0.17	0.01	1.0	
Mid-Ebb	11-Jun-07	08:36	7.0	0.08	0.05	0.01	0.14	0.01	0.6	
Mid-Ebb	18-Jun-07	12:36	2.0	0.03	0.04	0.01	0.08	0.01	7.9	


M_Marsh		Middle											
tide condition	Date	time	SS (mg/L)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides			
tide condition	Date	time	55 (llig/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)			
Mid-Flood	28-May-07	15:36	3.0	0.05	0.02	0.01	0.08	0.01	2.1				
Mid-Flood	30-May-07	15:36	4.0	0.11	0.02	0.01	0.14	0.01	2.1				
Mid-Flood	04-Jun-07	10:36	3.0	0.05	0.03	0.01	0.09	0.01	1.2				
Mid-Flood	10-Jun-07	12:36	5.0	0.14	0.03	0.02	0.19	0.01	1.1				
Mid-Flood	11-Jun-07	12:36	7.0	0.08	0.05	0.01	0.14	0.01	0.5				
Mid-Flood	18-Jun-07	10:36	22.0	0.02	0.05	0.01	0.08	0.01	7.5				

M Marsh					Bottor	n				
tide condition	Date	timo	SS (ma/L)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides
tide condition	Date	time	SS (mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)
Mid-Ebb	28-May-07	09:35	4.0	0.04	0.02	0.01	0.07	0.01	2.3	
Mid-Ebb	30-May-07	09:35	4.0	0.04	0.03	0.01	0.08	0.01	2.6	
Mid-Ebb	04-Jun-07	12:35	2.0	0.06	0.03	0.01	0.10	0.01	1.3	
Mid-Ebb	10-Jun-07	08:35	8.0	0.14	0.04	0.01	0.19	0.01	1.0	
Mid-Ebb	11-Jun-07	08:35	5.0	0.11	0.05	0.01	0.17	0.01	0.8	
Mid-Ebb	18-Jun-07	12:35	2.0	0.02	0.04	0.01	0.07	0.01	7.9	


M_Marsh					Bottor	n				
tide condition	Date	time	SS (mg/L)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides
tide condition	Date	time	55 (ling/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)
Mid-Flood	28-May-07	15:35	3.0	0.05	0.02	0.01	0.08	0.01	2.7	
Mid-Flood	30-May-07	15:35	4.0	0.07	0.02	0.01	0.10	0.01	2.4	
Mid-Flood	04-Jun-07	10:35	2.0	0.02	0.03	0.01	0.06	0.01	1.3	
Mid-Flood	10-Jun-07	12:35	5.0	0.16	0.05	0.01	0.22	0.01	1.0	
Mid-Flood	11-Jun-07	12:35	5.0	0.10	0.05	0.01	0.16	0.01	0.5	
Mid-Flood	18-Jun-07	10:35	16.0	0.02	0.03	0.01	0.06	0.01	7.9	

M\_Marsh

				Depth-a	iveraged			
M Marsh	SS(ma/I)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides
wi_warsh	SS (mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)
28-May-07	3.7	0.05	0.02	0.01	0.08	0.01	2.4	
30-May-07	3.7	0.07	0.02	0.01	0.10	0.01	2.5	
04-Jun-07	2.5	0.04	0.03	0.01	0.08	0.01	1.2	
10-Jun-07	9.8	0.12	0.05	0.01	0.17	0.01	1.1	
11-Jun-07	5.2	0.10	0.05	0.01	0.16	0.01	0.7	
18-Jun-07	9.8	0.02	0.04	0.01	0.07	0.01	7.7	







TTC					Surfac	e				
tide condition	Date	time	SS(ma/I)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides
the condition	Date	time	SS (mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)
Mid-Ebb	28-May-07	15:47	2.0	0.03	0.02	0.01	0.06	0.01	2.4	
Mid-Ebb	30-May-07	15:47	3.0	0.09	0.03	0.01	0.13	0.01	2.9	
Mid-Ebb	04-Jun-07	10:47	2.0	0.02	0.03	0.01	0.06	0.01	1.5	
Mid-Ebb	10-Jun-07	12:47	4.0	0.08	0.02	0.02	0.12	0.01	1.1	
Mid-Ebb	11-Jun-07	12:47	2.0	0.12	0.04	0.01	0.17	0.01	1.0	
Mid-Ebb	18-Jun-07	10:47	2.0	0.02	0.04	0.01	0.07	0.01	3.2	

TTC				Surface											
tide condition	Date	time	SS (mg/L)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides					
	time	55 (ling/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)						
Mid-Flood	28-May-07	09:57	4.0	0.04	0.02	0.01	0.07	0.01	2.4						
Mid-Flood	30-May-07	09:57	4.0	0.06	0.03	0.01	0.10	0.01	3.1						
Mid-Flood	04-Jun-07	12:57	2.0	0.05	0.03	0.01	0.09	0.01	1.9						
Mid-Flood	10-Jun-07	08:57	5.0	0.09	0.04	0.01	0.14	0.01	1.0						
Mid-Flood	11-Jun-07	08:57	4.0	0.10	0.04	0.01	0.15	0.01	0.8						
Mid-Flood	18-Jun-07	12:57	4.0	0.03	0.03	0.01	0.07	0.01	2.8						

Remarks:

Action level	<b>Bold &amp; Italic</b>
Limit level	Bold
< detection limit	Grey

TTC					Middl	e				
tide condition	Date	time	SS(mg/I)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides
the condition	Date	time	SS (mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)
Mid-Ebb	28-May-07	15:46	4.0	0.04	0.02	0.01	0.07	0.01	2.4	
Mid-Ebb	30-May-07	15:46	3.0	0.07	0.03	0.01	0.11	0.01	3.0	
Mid-Ebb	04-Jun-07	10:46	2.0	0.04	0.03	0.01	0.08	0.01	1.7	
Mid-Ebb	10-Jun-07	12:46	5.0	0.08	0.02	0.02	0.12	0.01	0.9	
Mid-Ebb	11-Jun-07	12:46	4.0	0.14	0.04	0.01	0.19	0.01	0.9	
Mid-Ebb	18-Jun-07	10:46	2.0	0.02	0.04	0.01	0.07	0.01	3.1	


TTC	Middle											
tide condition	Date	time	SS (mg/L)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides		
the condition	Date	time	55 (llg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)		
Mid-Flood	28-May-07	09:56	5.0	0.04	0.02	0.01	0.07	0.01	3.0			
Mid-Flood	30-May-07	09:56	4.0	0.11	0.03	0.01	0.15	0.01	2.7			
Mid-Flood	04-Jun-07	12:56	2.0	0.03	0.03	0.01	0.07	0.01	1.5			
Mid-Flood	10-Jun-07	08:56	5.0	0.11	0.04	0.01	0.16	0.01	0.8			
Mid-Flood	11-Jun-07	08:56	3.0	0.13	0.04	0.01	0.18	0.01	0.8			
Mid-Flood	18-Jun-07	12:56	14.0	0.03	0.03	0.01	0.07	0.01	2.8			


TTC		Bottom											
tide condition	Date	time	SS (mg/L)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides			
tide condition	Date	Date time	55 (llig/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)			
Mid-Ebb	28-May-07	15:45	2.0	0.02	0.02	0.01	0.05	0.01	2.8				
Mid-Ebb	30-May-07	15:45	2.0	0.09	0.03	0.01	0.13	0.01	3.1				
Mid-Ebb	04-Jun-07	10:45	2.0	0.04	0.03	0.01	0.08	0.01	1.5				
Mid-Ebb	10-Jun-07	12:45	4.0	0.08	0.04	0.01	0.13	0.01	0.9				
Mid-Ebb	11-Jun-07	12:45	2.0	0.15	0.04	0.01	0.20	0.01	1.2				
Mid-Ebb	18-Jun-07	10:45	2.0	0.02	0.04	0.01	0.07	0.01	4.4				

TTC	Bottom											
tide condition	Date	time	SS (mg/L)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides		
tide condition	Date		55 (llg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)		
Mid-Flood	28-May-07	09:55	10.0	0.04	0.02	0.01	0.07	0.01	2.5			
Mid-Flood	30-May-07	09:55	3.0	0.09	0.03	0.01	0.13	0.01	2.8			
Mid-Flood	04-Jun-07	12:55	4.0	0.04	0.03	0.01	0.08	0.01	1.7			
Mid-Flood	10-Jun-07	08:55	5.0	0.11	0.04	0.01	0.16	0.01	1.0			
Mid-Flood	11-Jun-07	08:55	4.0	0.15	0.04	0.01	0.20	0.01	1.2			
Mid-Flood	18-Jun-07	12:55	19.0	0.03	0.03	0.01	0.07	0.01	5.4			

TTC

				Depth-	averaged			
ттс	SS(ma/L)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides
IIC	SS (mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)
28-May-07	4.5	0.04	0.02	0.01	0.06	0.01	2.6	
30-May-07	3.2	0.09	0.03	0.01	0.12	0.01	2.9	
04-Jun-07	2.3	0.04	0.03	0.01	0.08	0.01	1.6	
10-Jun-07	4.7	0.09	0.03	0.01	0.14	0.01	1.0	
11-Jun-07	3.2	0.13	0.04	0.01	0.18	0.01	1.0	
18-Jun-07	7.2	0.03	0.04	0.01	0.07	0.01	3.6	





M BP					Surfac	e				
tide condition	Date	time	SS(ma/I)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides
		time	SS (mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)
Mid-Ebb	28-May-07	15:57	3.0	0.03	0.02	0.01	0.06	0.01	3.8	
Mid-Ebb	30-May-07	15:57	2.0	0.07	0.02	0.01	0.10	0.01	3.0	
Mid-Ebb	04-Jun-07	10:57	4.0	0.02	0.04	0.01	0.07	0.01	2.2	
Mid-Ebb	10-Jun-07	12:57	7.0	0.07	0.01	0.02	0.10	0.01	2.1	
Mid-Ebb	11-Jun-07	12:57	4.0	0.09	0.03	0.01	0.13	0.01	1.8	
Mid-Ebb	18-Jun-07	10:57	2.0	0.02	0.04	0.01	0.07	0.01	5.2	

M_BP					Surfac	e				
tide condition	Date	time	SS (mg/L)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides
tide condition	Date	time	55 (llg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)
Mid-Flood	28-May-07	10:07	3.0	0.03	0.02	0.01	0.06	0.01	2.6	
Mid-Flood	30-May-07	10:07	5.0	0.05	0.02	0.01	0.08	0.01	2.9	
Mid-Flood	04-Jun-07	13:07	4.0	0.02	0.04	0.01	0.07	0.01	2.0	
Mid-Flood	10-Jun-07	09:07	4.0	0.08	0.03	0.01	0.12	0.01	1.8	
Mid-Flood	11-Jun-07	09:07	2.0	0.08	0.03	0.01	0.12	0.01	1.6	
Mid-Flood	18-Jun-07	13:07	3.0	0.03	0.04	0.01	0.08	0.01	5.2	

Action level	<b>Bold &amp; Italic</b>
Limit level	Bold
< detection limit	Grey

M\_BP


M BP					Middl	e				
tide condition	Date	time	SS(ma/I)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides
tide condition		time	SS (mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)
Mid-Ebb	28-May-07	15:56	4.0	0.02	0.01	0.01	0.04	0.01	3.8	
Mid-Ebb	30-May-07	15:56	4.0	0.05	0.02	0.01	0.08	0.01	3.4	
Mid-Ebb	04-Jun-07	10:56	3.0	0.03	0.04	0.01	0.08	0.01	1.9	
Mid-Ebb	10-Jun-07	12:56	3.0	0.08	0.03	0.01	0.12	0.01	1.9	
Mid-Ebb	11-Jun-07	12:56	3.0	0.10	0.03	0.01	0.14	0.01	1.7	
Mid-Ebb	18-Jun-07	10:56	2.0	0.02	0.04	0.01	0.07	0.01	5.4	


M_BP					Middle											
tide condition	Date	time	SS (mg/L)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides						
	time	55 (lilg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)							
Mid-Flood	28-May-07	10:06	2.0	0.03	0.02	0.01	0.06	0.01	3.0							
Mid-Flood	30-May-07	10:06	2.0	0.09	0.02	0.01	0.12	0.01	3.3							
Mid-Flood	04-Jun-07	13:06	3.0	0.03	0.04	0.01	0.08	0.01	2.1							
Mid-Flood	10-Jun-07	09:06	5.0	0.10	0.03	0.01	0.14	0.01	1.8							
Mid-Flood	11-Jun-07	09:06	4.0	0.10	0.03	0.01	0.14	0.01	1.9							
Mid-Flood	18-Jun-07	13:06	3.0	0.02	0.04	0.01	0.07	0.01	5.6							

M BP	Bottom									
tide condition	tide condition Date time	timo	SS(ma/I)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides
tide condition	Date	time	SS (mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)
Mid-Ebb	28-May-07	15:55	3.0	0.03	0.02	0.01	0.06	0.01	3.4	
Mid-Ebb	30-May-07	15:55	2.0	0.05	0.02	0.01	0.08	0.01	3.4	
Mid-Ebb	04-Jun-07	10:55	2.0	0.03	0.04	0.01	0.08	0.01	2.2	
Mid-Ebb	10-Jun-07	12:55	5.0	0.08	0.03	0.01	0.12	0.01	1.8	
Mid-Ebb	11-Jun-07	12:55	5.0	0.12	0.03	0.01	0.16	0.01	1.7	
Mid-Ebb	18-Jun-07	10:55	2.0	0.02	0.04	0.01	0.07	0.01	5.3	


M_BP	Bottom									
tide condition		SS (mg/L)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides	
tide condition	Date	time	55 (llig/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)
Mid-Flood	28-May-07	10:05	4.0	0.03	0.02	0.01	0.06	0.01	3.1	
Mid-Flood	30-May-07	10:05	2.0	0.08	0.02	0.01	0.11	0.01	3.4	
Mid-Flood	04-Jun-07	13:05	2.0	0.03	0.04	0.01	0.08	0.01	2.1	
Mid-Flood	10-Jun-07	09:05	4.0	0.10	0.03	0.01	0.14	0.01	1.8	
Mid-Flood	11-Jun-07	09:05	3.0	0.10	0.07	0.01	0.18	0.01	1.8	
Mid-Flood	18-Jun-07	13:05	5.0	0.02	0.04	0.01	0.07	0.01	6.8	


		Depth-averaged							
MDD	SS(ma/L)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides	
M_BP	SS (mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)	
28-May-07	3.2	0.03	0.02	0.01	0.06	0.01	3.3		
30-May-07	2.8	0.07	0.02	0.01	0.09	0.01	3.2		
04-Jun-07	3.0	0.03	0.04	0.01	0.08	0.01	2.1		
10-Jun-07	4.7	0.09	0.03	0.01	0.12	0.01	1.9		
11-Jun-07	3.5	0.10	0.04	0.01	0.14	0.01	1.8		
18-Jun-07	2.8	0.02	0.04	0.01	0.07	0.01	5.6		





F Inland M		Mid depth							
Date	times	SS(ma/I)	NH <sub>3</sub> -N	NO <sub>3</sub> -N	NO <sub>2</sub> -N	TIN	TP	Chlorophyll a	Pesticides
Date	time SS (mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(mg/L)	(ug/L)	(ug/L)	
28-May-07	09:45	5.0	0.02	0.67	0.01	0.70	0.01	0.7	
30-May-07	09:45	5.0	0.01	0.57	0.01	0.59	0.01	0.8	
04-Jun-07	12:45	2.0	0.01	0.23	0.01	0.25	0.01	0.5	
10-Jun-07	08:45	90.0	0.03	1.28	0.03	1.34	0.01	1.4	
11-Jun-07	08:45	4.0	0.05	0.48	0.01	0.54	0.01	0.8	
18-Jun-07	12:45	2.0	0.02	0.35	0.01	0.38	0.01	0.5	





# Ecology

# Plate 5.3-1 Photos of Stream Habitat



Stream A and Buffer Zone



Permanent bridge in Stream A



Juvenile Mitten Crab in Stream B Tributary B2



Stream B close-up



Replanting within the Stream B buffer zone



Buffer zone in Steam B



Close-up of Stream C



Buffer zone in Stream C



Shrimps in Stream D



Close-up of Stream D

# **Annex F Calibration Certificates**

## Maunsell Environmental Management Consultants Ltd. <u>TSP High Volume Sampler</u> <u>Field Calibration Report</u>

Station	KSC Public Golf Course Bungalow A (GCA B1)	Operator:	Porky	
Cal. Date:	26-Apr-07	Due Date	26-Jun-07	
Equipment No.:	A-001-47T	Serial No.	B/M200HX	
	Ambient	Condition		

Temperature, Ta (K)	296	Pressure, Pa (mmHg)	765.4

		Orifice Transfer St	andard Information		
Serial No:	988	Slope, mc	2.00577	Intercept, bc	-0.00146
Last Calibration Date:	05-Dec-06		mc x Qstd + bc = [I	DH x (Pa/760) x (298/Ta)] <sup>1/2</sup>	
Next Calibration Date:	05-Dec-07		Qstd = {[DH x (Pa/	760) x (298/Ta)] <sup>1/2</sup> -bc} / mc	

.

		Calibration o	f TSP Sampler			
		Orfice		HV	S Flow Recorder	
Resistance Plate No.	DH (orifice), in. of water	[DH x (Pa/760) x (298/Ta)] <sup>1/2</sup>	Qstd (m <sup>3</sup> /min) <b>X</b> - axis	Flow Recorder Reading (CFM)	Continuous Flow Recorder Reading IC (CFM) <b>Y-axis</b>	
18	13.0	3.63	1.81	53.0	53.37	
13	10.5	3.26	1.63	47.0	47.33	
10	8.0	2.85	1.42	39.0	39.27	
7	5.5	2.36	1.18	32.0	32.22	
5	3.5	1.88	0.94	23.0	23.16	
By Linear Regress Slope , mw = Correlation Coef *If Correlation Coef	34.4492 ficient* =	<b>0.9983</b> heck and recalibrate.	Intercept, bw =	-9.0	0004	
		Set Point	Calculation			
		ve, take Qstd = 1.30m <sup>3</sup> /min "Y" value according to				
		mw x Qstd + bw = IC :	x [(Pa/760) x (298/	Γa)] <sup>1/2</sup>		
Therefore, Set Po	Therefore, Set Point; IC = (mw x Qstd + bw) x [(760 / Pa) x (Ta / 298)] <sup>1/2</sup> = 35.54					

Remarks:			••••	
QC Reviewer:	Eddie Jang 2705\2007\GCA B1_260407.;	Signature:	Eday	Date: 30 · 4 · 2007

## ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES

Environmental Division



## CERTIFICATE OF ANALYSIS

CONTACT:	MR WONG SIU HO
CLIENT:	ENOVATIVE ENV TECHNOLOGY CO
ADDRESS:	RM 3704 SIK MAN HOUSE
	HOMANTIN ESTATE
	KOWLOON
ORDER No.:	
PROJECT:	

HK71883 Batch: Sub Batch: 0 LABORATORY: DATE RECEIVED: DATE OF ISSUE: SAMPLE TYPE: No. of SAMPLES: 1

HONG KONG 25/04/2007 30/04/2007 EQUIPMENT

#### COMMENTS

The calibration procedure used for the analysis has been applied for the calibration of the above instrument.

#### NOTES

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

#### **ISSUING LABORATORY: HONG KONG**

#### Address

ALS Technichem (HK) Pty Ltd 11/F Chung Shun Knitting Centre 1-3 Wing Yip Street Kwai Chung HONG KONG

Phone: Fax: Email:

852-2610 1044 852-2610 2021 hongkong@alsenviro.com

Ms World Wai Man, Alice Laboratory Manager - Hong Kong

Other ALS Environmental Laboratories

Bogor

AUSTRALIA Brisbane Melbourne Sydney Newcastle

AMERICAS Hong Kong Vancouver Singapore Santiago Kuala Lumpur Lima

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

Amtofagasta ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group 11/F, Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, N.T., H.K. Phone: 852-2610 1044 Fax: 852-2610 2021 www.alsenviro.com A Campbell Brothers Limited Company

Page 1 of 7



Batch:HK71883Sub Batch :0Date of Issue:30/04/2007Client:ENOVATIVE ENV TECHNOLOGY COClient Reference:ENOVATIVE ENV TECHNOLOGY CO

#### Calibration of Tubidimeter

ltem :	YSI SONDE Environmental Monitoring System
Model No. :	6920
Serial No. :	000109DF
Calibration Method :	This meter was calibrated in accordance with standard method APHA (19th Ed.) 2130B
Date of Calibration :	25 April, 2007

Testing Results :

Expected Reading	Recording Reading
0.00 NTU	0.2 NTU
4.00 NTU	3.80 NTU
16.0 NTU	15.8 NTU
80.0 NTU	78.8 NTU
160 NTU	155 NTU
· ·	
Allowing Deviation	±10%

34

Ms Wong Wai Man, Alice Laboratory Manager - Hong Kong

## **ALS Environmental**



Batch:HK71883Sub Batch :0Date of Issue:30/04/2007Client:ENOVATIVE ENV TECHNOLOGY COClient Reference:Client Reference:

#### Calibration of Conductivity System

Item :	YSI SONDE Environmental Monitoring System
Model No. :	6920
Serial No. :	000109DF
Calibration Method :	This meter was calibrated in accordance with standard method APHA (19th Ed.) 2510B
Date of Calibration :	25 April, 2007

Testing Results :

Expected Reading	Recording Reading	
1412 uS/cm 6667 uS/cm 58670 uS/cm	1412 uS/cm 6689 uS/cm 58336 uS/cm	
Allowing Deviation	±10%	

Ms Wong Wai Man, Alice

Laboratory Manager - Hong Kong

**ALS Environmental** 



Batch:HK71883Sub Batch:0Date of Issue:30/04/2007Client:ENOVATIVE ENV TECHNOLOGY COClient Reference:Client Reference:

#### Calibration of Salinity System

Item :	YSI SONDE Environmental Monitoring System
Model No. :	6920
Serial No. :	000109DF
Calibration Method :	This meter was calibrated in accordance with standard method APHA (19th Ed.) 2520 A and B
Date of Calibration :	25 April, 2007
Testing Results :	

Expected Reading	Recording Reading
10.0 g/L. 20.0 g/L 30.0 g/L	10.0 g/L 19.9 g/L 30.1 g/L
Allowing Deviation	±10%

Ms Wong Wai Man, Alice

Laboratory Manager - Hong Kong

### **ALS Environmental**



Batch:HK71883Sub Batch :0Date of Issue:30/04/2007Client:ENOVATIVE ENV TECHNOLOGY COClient Reference:

#### Calibration of Thermometer

Item :	YSI SONDE Environmental Monitoring System
Model No. :	6920
Serial No. :	000109DF
Calibration Method :	In-house Method
Date of Calibration :	25 April, 2007

Testing Results :

Reference Temperature (°C)	Recorded Temperature ( <sup>o</sup> C)
3.5 ℃ 20.0 ℃	3.5 ℃ 20.0 ℃
Allowing Deviation	±2.0°C

bD Ms Wong Wai Man, Alice

Laboratory Manager - Hong Kong

## **ALS Environmental**



Batch:HK71883Sub Batch :0Date of Issue:30/04/2007Client:ENOVATIVE ENV TECHNOLOGY COClient Reference:

#### Calibration of DO System

Item :	YSI SONDE Environmental Monitoring System
Model No. :	6920
Serial No. :	000109DF
Calibration Method :	This meter was calibrated in accordance with standard method $$ APHA (18th Ed.) 4500-0C & G
Date of Calibration :	25 April, 2007

Testing Results :

Expected Reading	Recording Reading
0.00 mg/L 2.50 mg/L 4.73 mg/L 8.67 mg/L	0.10 mg/L 2.61 mg/L 4.78 mg/L 8.73 mg/L
Allowing Deviation	±0.2 mg/L

Alice W/M Wong Laboratory Manager - Hong Kong

### **ALS Environmental**



Batch:HK71883Sub Batch :0Date of Issue:30/04/2007Client:ENOVATIVE ENV TECHNOLOGY COClient Reference:

#### Calibration of pH System

Item :	YSI SONDE Environmental Monitoring System
Model No. :	6920
Serial No. :	000109DF
Calibration Method :	This meter was calibrated in accordance with standard method APHA (19th Ed.) 4500 H:B
Date of Calibration :	25 April, 2007

**Testing Results :** 

Expected Reading	Recording Reading
4.00	4.00
7.00	7.03
10.0	9.97
Allowing Deviation	±0.2 unit

Ms Wong Wai Man, Alice

Laboratory Manager - Hong Kong

## **ALS Environmental**

ALS Technichem (HK) Pty Ltd

Page 7 of 7

**Project:** 

Proposed Extension of Public Golf Course at Kau Sai Chau Island Daily checking and calibration record YSI 6920 (ENO 003)

Instrument:

Data		pH checkin	g	DO wet bulb calibration	Turbidity	checking	G	
Date	4.0	7.0	10.0		5 NTU	20 NTU	Staff	Remark
28/5	4.0	7.0	9.9	100/-	4.8	c.P.3	14	
30/5	4.0	7.1	10.0	100%	52	18.7	TR	
4/1	3.9	7.0	10.0	1005	4.7	20.4	PR.	
10/6	40	7.0	10.0	1005	4.9	20.9	78	
11/6	4.0	7.0	9.9	100).	5.1	21.0	U.	
18/6	3.9	7.0	9.9	1007.	C.1	20.3	A	
	-							
							-	
								-
						_	_	

## Annex G Monitoring Programme for the next three months

July 2007						
Sun	Mon	Tue	Wed	Thu	Fri	Sat
1	2	3	4	5	6	7
	Public Holiday	WQ	AQ LV			
8	9	10	11	12	13	14
	WQ	AQ				
15	16	17	18	19	20	21
	AQ WQ		LV			AQ
22	23	24	25	26	27	28
	WQ		TE	TE	AQ ME	ME
29	30	31				
	WQ					

August 20	07					
Sun	Mon	Tue	Wed	Thu	Fri	Sat
			1	2	3	4
				AQ		
5	6	7	8	9	10	11
	WQ		LV AQ			
12	13	14	15	16	17	18
	WQ	AQ				
19	20	21	22	23	24	25
	AQ WQ		LV			AQ
26	27	28	29	30	31	
	WQ		TE	TE	AQ	

September	· 2007					
Sun	Mon	Tue	Wed	Thu	Fri	Sat
						1
2	3	4	5	6	7	8
	WQ		LV	AQ		
	wQ			AQ		
9	10	11	12	13	14	15
	WQ		AQ			
	wQ		AQ			
16	17	18	19	20	21	22
	WQ	AQ	LV			
	"Q	AQ				
23	24	25	26	27	28	29
	AQ	TE	TE	ME	ME	AQ
	WQ	1L	1L	IVIL	IVIL	AQ
30						

Remarks: AQ = TSP, WQ = Freshwater and Marine water quality, TE = Terrestrial Ecology, ME = Marine Ecology, LV = Landscape & Visual.

No exceedance was found during the three months of coral monitoring (Apr – Jun 06) at the temporary barging point after the coral incident ( $23^{rd}$  Mar 06), the monitoring frequency will be changed on quarterly basis (start from Sept 2006) till the end of the construction phase (Dec 06, Mar 07, Jun 07). According to the latest construction programme submitted by the Contractor, it will extend from July 07 to Nov 07. The monitoring will require to be extended to Sept 07 subject to the actual site progress.

No dredging was carried out for the desalination plant pipeline construction. However, corals at Site D2 were transplanted in the Dec 2006. Transplanted coral monitoring on quarterly basis for one year was commenced after the completion of coral transplanted in Dec 2006. The monitoring of the transplanted coral was carried out in Mar 07 and will be carried out in July 07 and Sept 07.

Planting turf is likely to be in mid-February 2007. Water quality monitoring and frequency will increase to three times a week for the first three months (mid-February to mid-May 2007), then decrease to weekly basis if no exceedance was recorded. The monitoring parameter will include nutrients and pesticides (only measured when actual application on site).

## Annex H Construction Programme for the next three months

10         Description         Dar         Dar         Start         Finish         Pinish	Activity	Activity	Oria	Rem	%	Early	Early	Tota							20	07							
General & Preliminaries           Project Key Dates           Pessession of Site           Network         0         0         100         2812.0.6.4         0	-	-	-			-	-		MAY	_				-	JUL	-	20			~~~			1
Project Key Dates           Possession of Site           (KSC00000         Latter of Acceptance         0         0         100         28-12-05A           (KSC00000         Latter of Acceptance         0         0         100         28-12-05A           (KSC0010)         Possession of Portion 1         0         0         100         03-01-06A           (KSC00110)         Possession of Portion 2         0         0         100         03-01-06A           (KSC00120)         Possession of Portion 3         0         0         100         03-01-06A           (KSC00120)         Possession of Portion 5         0         0         100         03-10-06A           (KSC00126)         Completion of Section 1 (Forecast) Alternative         0         0         100         03-10-06A           (KSC00156)         Completion of Section 2 (Forecast)         0         0         100         03-10-06A           (KSC00156)         Completion of Section 2 (Forecast)         0         0         100         03-10-06A           (KSC00156)         Completion of Section 2 (Forecast)         0         0         0         0         0           (KSC00156)         Completion of Section 2 (Forecast)         0         0									21 28	4	<mark> 11  </mark> 18	25	2	9	16	23	<mark>30 (</mark> 6	o <mark>1</mark>	<mark>3 20</mark>	27	3	10	17
Possession of Site         Image: Complexitient of Acceptance         0         0         100         223-12-05A           KSC0000         Possession of Portion 1         0         0         100         23-10-66A         -           KSC0010         Possession of Portion 1         0         0         100         03-01-66A         -           KSC0010         Possession of Portion 3         0         0         100         03-01-66A         -           KSC0010         Possession of Portion 3         0         0         100         03-01-66A         -           KSC0014         Possession of Portion 5         0         0         100         03-01-66A         -           KSC0014         Possession of Portion 1         0         0         100         03-10-66A         -           KSC00145         Completion of Section 1 (Forecast) Alternative         0         0         100         10-04-07A           KSC00145         Completion of Section 2 (Forecast) Desalination         0         0         0         100         12-06-68         -618           KSC00140         Completion of Section 2 (Forecast) Desalination         0         0         0         12-06-68         -618           KSC00160         Completion of Sec	General &	riemmanes								l I			I I	l I	l I			 	i I	 	I I	I I	I
Possession of Site         Image: Complexitient of Acceptance         0         0         100         223-12-05A           KSC0000         Possession of Portion 1         0         0         100         23-10-66A         -           KSC0010         Possession of Portion 1         0         0         100         03-01-66A         -           KSC0010         Possession of Portion 3         0         0         100         03-01-66A         -           KSC0010         Possession of Portion 3         0         0         100         03-01-66A         -           KSC0014         Possession of Portion 5         0         0         100         03-01-66A         -           KSC0014         Possession of Portion 1         0         0         100         03-10-66A         -           KSC00145         Completion of Section 1 (Forecast) Alternative         0         0         100         10-04-07A           KSC00145         Completion of Section 2 (Forecast) Desalination         0         0         0         100         12-06-68         -618           KSC00140         Completion of Section 2 (Forecast) Desalination         0         0         0         12-06-68         -618           KSC00160         Completion of Sec	1												1										1
KSC00000       Letter of Acceptance       0       0       00       281-205A         KSC00000       Letter of Acceptance       0       0       00       0-0       00       0-0       0	110	-											I.		I I			į.					
KSC00095         Project Commencement         0         0         100         03-01-06A         Image: Complexity of Comp			0	0	100	20 42 05 4				i I	i i I I	i i	i I	i I	i I	i i		Î.	i I	i I		i I	i I
KSC00100         Possession of Portion 1         0         0         100         03-01-06A         1           KSC00110         Possession of Portion 2         0         0         1000         03-01-06A         1           KSC00120         Possession of Portion 3         0         0         1000         03-01-06A         1           KSC00120         Possession of Portion 4         0         0         1000         03-01-06A         1           KSC00120         Possession of Portion 5         0         0         1000         03-01-06A         1           KSC00120         Possession of Portion 5         0         0         1000         03-01-06A         1           KSC00152         Completion of Section 1         0         0         1000         100-0         03-10-06A           KSC00152         Completion of Section 2 (Forecast) Alternative         0         0         12-06-08         618           KSC00162         Completion of Section 3 (Forecast) Lake No.1         0         0         0         12-06-08         618           KSC00162         Completion of Section 4 (Forecast) Lake No.1         0         0         0         0         21-07-07         0           KSC00160         Completion of Sec								_		I I			1		I I			1	1				1
KSC00110         Possession of Portion 2         0         0         100         03-01-06A         0           KSC00120         Possession of Portion 3         0         0         100         03-01-06A         0           KSC00130         Possession of Portion 5         0         0         100         03-01-06A         0           KSC00140         Possession of Portion 5         0         0         100         03-01-06A         0           KSC00145         Completion of Section 1         0         0         100         03-10-06A         0           KSC00155         Completion of Section 2         0         0         100         03-10-06A         0           KSC00162         Completion of Section 2         0         0         100         03-10-06A         0           KSC00162         Completion of Section 2         0         0         0         12-06-08         618           KSC00162         Completion of Section 2         Corecast) Lake No.1         0         0         0         0-0         0-0           KSC00176         Completion of Section 4         0         0         0         0         0-0         0-0         0-0           KSC00163         Completion of Section 4			Ŭ	-																			
KSC00120       Possession of Portion 3       0       0       100       03-01-06A													I I		I I			i.					1
KSC00130       Possession of Portion 4       0       0       100       03-01-06A       Image: Complex of Portion 5       Image: Complex of Portion			-						1	I I			I I	l I	I I			l I	l I	l I			1
KSC00140         Possession of Portion 5         0 <th< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>   </td><td> </td><td></td><td></td><td>1</td><td>1</td><td>1</td><td></td><td>1</td><td>1 1</td><td>1</td><td> </td><td></td><td>1</td><td>1</td></th<>									 				1	1	1		1	1 1	1			1	1
Completion         O Works           KSC00145         Completion of Section 1         0         0         100         03-10-06A           KSC00152         Completion of Section 2         0         0         100         03-10-06A           KSC00155         Completion of Section 2         0         0         100         03-10-06A           KSC00160         Completion of Section 2 (Forecast) Alternative         0         0         0         03-10-06A           KSC00160         Completion of Section 2 (Forecast) Desalination         0         0         0         12-06-08           KSC00162         Completion of Section 2 (Forecast) Lake No.1         0         0         0         02-06-07A           KSC00165         Completion of Section 3 (Forecast)         0         0         0         02-07-07           KSC00170         Completion of Section 4 (Forecast)         0         0         02-07-07         137           KSC00180         Completion of Section 9 (Forecast)         0         0         0         02-07-07         137           KSC00180         Completion of Section 9 (Forecast)         0         0         0         03-01-08         70           KSC00180         Completion of Section 9 (Forecast)         0 <t< td=""><td></td><td></td><td>0</td><td>0</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>ļ</td><td></td><td></td><td></td><td></td><td></td></t<>			0	0														ļ					
KSC00145       Completion of Section 1 (Forecast) Alternative       0       0       100       03-10-06A         KSC00152       Completion of Section 2       0       0       100       10-04-07A       100         KSC00155       Completion of Section 2       0       0       100       03-10-06A       100         KSC00160       Completion of Section 2 (Forecast)       0       0       12-06-08       -618         KSC00160       Completion of Section 2 (Forecast) Desalination       0       0       100       29-107A         KSC00162       Completion of Section 2 (Forecast) Lake No.1       0       0       100       29-107A         KSC00175       Completion of Section 3 (Forecast)       0       0       0       24-11-07       -354         KSC00176       Completion of Section 4       0       0       0       21-07-7       137         KSC00175       Completion of Section 9       0       0       21-07-7       147       -         KSC00176       Completion of Section 9 (Forecast)       0       0       21-07-7       137       -         KSC00176       Completion of Section 9 (Forecast)       0       0       21-07-7       137       -         KSC00180       Completi	KSC00140	Possession of Portion 5	0	0	100	03-01-06A							T T		I I			i.					
KSC00152         Completion of Section 1 (Forecast) Alternative         0         0         100         10-04-07A         Integration           KSC00155         Completion of Section 2         0         0         100         03-10-06A         Integration										i I		1	I I	i I	i I			i I	I		I I	i I	 
KSC00155         Completion of Section 2         0         0         100         03-10-06A         Image: Completion of Section 2 (Forecast)         0         0         0         12-06-08         -618           KSC00162         Completion of Section 2 (Forecast)         0         0         100         29-01-07A         Image: Completion of Section 2 (Forecast)         Image: Completion of Section 2 (Forecast)         0         0         100         29-01-07A         Image: Completion of Section 2 (Forecast)         Image: Completion of Section 2 (Forecast)         0         0         100         29-01-07A         Image: Completion of Section 2 (Forecast)         Image: Completion of Section 2 (Forecast)         Image: Completion of Section 3 (Forecast)         Image: Completion of Section 3 (Forecast)         Image: Completion of Section 4         Image: Completion of Section 4 (Forecast)         Image: Completion of Section 4 (Forecast)         Image: Completion of Section 4 (Forecast)         Image: Completion of Section 9 (Forecast)         Image			_	-																			
KSC00160         Completion of Section 2 (Forecast)         0         0         12-06-08         -618           KSC00162         Completion of Section 2 (Forecast) Desalination         0         0         100         29-01-07A         -           KSC00164         Completion of Section 2 (Forecast) Lake No.1         0         0         100         07-05-07A         -           KSC00165         Completion of Section 3         0         0         100         06-12-06A         -           KSC00170         Completion of Section 4         0         0         100         06-03-07A         -           KSC00180         Completion of Section 4         0         0         0         24-11-07         -354           KSC00180         Completion of Section 4         0         0         0         21-07-07         -137           KSC00180         Completion of Section 9         0         0         25-10-07*         0           KSC00190         Completion of Section 9         0         0         0         0         0         -70           Design and Submission         Submission         KSC00659         Pesign FindForced fill slope approval by GEO         42         1         99         2-06-07         126         KSC00659			0	0																			
KSC00162         Completion of Section 2 (Forecast) Desalination         0         100         29-01-07A         Image: Completion of Section 2 (Forecast) Lake No.1         0         100         07-05-07A         Image: Completion of Section 3         Image: Completion of Section 3         0         0         100         06-12-06A         Image: Completion of Section 3 (Forecast)         Image: Completion of Section 3 (Forecast)         0 <td></td> <td></td> <td>0</td> <td>0</td> <td>100</td> <td></td> <td>03-10-06A</td> <td></td> <td>1  </td> <td>I I</td> <td></td> <td></td> <td></td> <td></td> <td>i I</td> <td></td> <td></td> <td>i I I</td> <td></td> <td></td> <td></td> <td></td> <td>   </td>			0	0	100		03-10-06A		1	I I					i I			i I I					 
KSC00164         Completion of Section 2 (Forecast) Lake No.1         0         0         100         07-05-07A         0           KSC00165         Completion of Section 3         0         0         100         06-12-06A         0 <td>KSC00160</td> <td>Completion of Section 2 (Forecast)</td> <td>0</td> <td>0</td> <td>C</td> <td></td> <td>12-06-08</td> <td>-618</td> <td>3</td> <td>I I</td> <td></td> <td>1</td> <td>I I</td> <td>l I</td> <td>I I</td> <td></td> <td></td> <td>i I</td> <td>i I</td> <td>i I</td> <td>I.</td> <td>l I</td> <td>   </td>	KSC00160	Completion of Section 2 (Forecast)	0	0	C		12-06-08	-618	3	I I		1	I I	l I	I I			i I	i I	i I	I.	l I	 
KSC00165       Completion of Section 3       0       0       100       06-12-06A       1         KSC00170       Completion of Section 3 (Forecast)       0       0       24-11-07       -354         KSC00175       Completion of Section 4       0       0       100       06-03-07A       -         KSC00180       Completion of Section 4 (Forecast)       0       0       0       21-07-07       -137         KSC00180       Completion of Section 9       0       0       0       25-10-07*       0         KSC00190       Completion of Section 9 (Forecast)       0       0       0       03-01-08       -70         Design and Submission         Submision: Temporary Works       KSC00659       Design reinforced fill slope approval by GEO       42       1       99       23-08-06A       21-06-07       126       1650         KSC00659         General Works         Site Office, Barging Point and Site Haul Road	KSC00162	Completion of Section 2 (Forecast) Desalination	0	0	100		29-01-07A																
KSC00170       Completion of Section 3 (Forecast)       0       0       24-11-07       -354         KSC00175       Completion of Section 4       0       0       100       06-03-07A       -         KSC00180       Completion of Section 4 (Forecast)       0       0       0       21-07-07       -137         KSC00185       Completion of Section 9       0       0       0       25-10-07*       0         KSC00190       Completion of Section 9 (Forecast)       0       0       0       03-01-08       -70         Design and Submission         Submision: Temporary Works       KSC00659       Design reinforced fill slope approval by GEO       42       1       99       23-08-06A       21-06-07       126       KSC00659         General Works         Site Office, Barging Point and Site Haul Road       51       99       23-08-06A       21-06-07       126       KSC00659	KSC00164	Completion of Section 2 (Forecast) Lake No.1	0	0	100		07-05-07A	1					1		   		1	I		   			<u> </u>
KSC00175       Completion of Section 4       0       0       100       06-03-07A       -         KSC00180       Completion of Section 4 (Forecast)       0       0       21-07-07       -137         KSC00185       Completion of Section 9       0       0       25-10-07*       0         KSC00190       Completion of Section 9 (Forecast)       0       0       03-01-08       -70         Design and Submission         Submision: Temporary Works	KSC00165	Completion of Section 3	0	0	100		06-12-06A			I				i I	I I			i i				i I	 
KSC00180       Completion of Section 4 (Forecast)       0       0       0       21-07-07       -137         KSC00185       Completion of Section 9       0       0       0       25-10-07*       0         KSC00190       Completion of Section 9 (Forecast)       0	KSC00170	Completion of Section 3 (Forecast)	0	0	C		24-11-07	-354					1	l l			1	1					1
KSC00185       Completion of Section 9       0       0       0       25-10-07*       0         KSC00185       Completion of Section 9 (Forecast)       0 <t< td=""><td>KSC00175</td><td>Completion of Section 4</td><td>0</td><td>0</td><td>100</td><td></td><td>06-03-07A</td><td>+</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	KSC00175	Completion of Section 4	0	0	100		06-03-07A	+															
KSC00190       Completion of Section 9 (Forecast)       0       0       03-01-08       -70         Design and Submission       Submission       Submission: Temporary Works       Image: Completion of Section 9 (Forecast)       Image: Completion 9 (Foreca	KSC00180	Completion of Section 4 (Forecast)	0	0	C		21-07-07	-137	- -							KSC00	180						
Design and Submission         Submission: Temporary Works         KSC00659       Design reinforced fill slope approval by GEO       42       1       99       23-08-06A       21-06-07       126       1KSC00659         General Works       Site Office, Barging Point and Site Haul Road       Image: Control of the set of	KSC00185	Completion of Section 9	0	0	C		25-10-07*	0			 		1	1	1			1			1	1	+
Submision: Temporary Works           KSC00659         Design reinforced fill slope approval by GEO         42         1         99         23-08-06A         21-06-07         126         1KSC00659           General Works         Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point And Site Haul Road         Image: Site Office, Barging Point And Site Haul Road         Image: Site Office, Barging Point And Site Haul Road         Image: Site Office, Barging Point And Site Haul Road         Image: Site Office, Barging Point And Site Haul Road         Image: Site Office, Barging Point And Site Haul Road         Image: Site Office, Barging Point And Site Haul Road         Image: Site Office, Barging Point And Site Haul Road         Image: Site Office, Barging Point And Site Haul Road         Image: Site Office, Barging Point And Site Haul Road         Image: Site Office, Barging Point And Site Haul Road	KSC00190	Completion of Section 9 (Forecast)	0	0	C		03-01-08	-70															
Submision: Temporary Works           KSC00659         Design reinforced fill slope approval by GEO         42         1         99         23-08-06A         21-06-07         126         1KSC00659           General Works         Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point and Site Haul Road         Image: Site Office, Barging Point And Site Haul Road         Image: Site Office, Barging Point And Site Haul Road         Image: Site Office, Barging Point And Site Haul Road         Image: Site Office, Barging Point And Site Haul Road         Image: Site Office, Barging Point And Site Haul Road         Image: Site Office, Barging Point And Site Haul Road         Image: Site Office, Barging Point And Site Haul Road         Image: Site Office, Barging Point And Site Haul Road         Image: Site Office, Barging Point And Site Haul Road         Image: Site Office, Barging Point And Site Haul Road         Image: Site Office, Barging Point And Site Haul Road	Design and	1 Submission				1								1	   			 					
KSC00659       Design reinforced fill slope approval by GEO       42       1       99       23-08-06A       21-06-07       126       IKSC00659         General Works       Site Office, Barging Point and Site Haul Road       IKSC00659       IKSC00659       IKSC00659										i I			i T	i i	i I	i i	i i	i.	i i			Ì	i i
Site Office, Barging Point and Site Haul Road			42	1	99	23-08-06A	21-06-07	126	5	Ι		KSC00	659	l I	I I		1	l L	1	l I	1	l l	1
Site Office, Barging Point and Site Haul Road	General Wo	orks				1	1	1						1	1		1						1
	1												T T		I I			i.					i i
			6	6	C	16-07-07*	21-07-07	-53	3	I I			I I	l I		KSC006	<b>59</b> 8	 	i I	 		i I	 
				-		-				1	1		1	1				1	1		I	1	I
	Start Date	28-12-05			KG10	1					Sheet 1 of 15												
Start Data 28.42.05 KG48 Short 4 of 45	Finish Date	12-06-08		•			arbour Engi	neerin	q Compan			Date				Revisi	on					Approve	
	Data Date	21-06-07		-			y Club Kau	Sai Ch	au Public	Solf Co		28-12-05	1st	rolling						Tim			]
Inish Date     12-06-08     Inish Date     China Harbour Engineering Company (Group)     Date     Revision     Checked     Approved       Data Date     21-06-07     Critical dativity     Critical dativity     The Jockey Club Kau Sai Chau Public Golf Course     Date     Revision     Checked     Approved	INUI Date	03-07-07 10.00			Ĩ.		3 month ro	lling p	rogramme														
Finish Date       12-06-08       China Harbour Engineering Company (Group)       Date       Run Date       China Harbour Engineering Company (Group)         Run Date       05-07-07 f6:00       Critical Activity       Critical Activity       China Harbour Engineering Company (Group)       Date       Run Date       China Harbour Engineering Company (Group)							Opto D	ale . Z	1-00-07														
Inish Date     12-06-08     Inish Date     China Harbour Engineering Company (Group)     Date     Revision     Checked     Approved       Data Date     21-06-07     Critical dativity     Critical dativity     The Jockey Club Kau Sai Chau Public Golf Course     Date     Revision     Checked     Approved	?Primav	vera Systems, Inc.																					
Inish Date       12-06-08       Progress Bar         Data Date       21-06-07         Run Date       05-07-07 16:00    Critical Activity          China Harbour Engineering Company (Group)         The Jockey Club Kau Sai Chau Public Golf Course         3 month rolling programme					1							1								1	-		

Activity	Activity	Oria	Rem	%	Early	Early	Total									2	007								
ID	Description		Dur		Start	Finish	Float	MAY			JUN					JUL			6	AU		07		SEP	47
	of the Works							<mark>21 28</mark>	4	<mark>_11</mark>	18	3 25	5 2	2	9	<mark>16</mark>	23	30	6	13	20	27	3	<mark>10</mark>	<mark> 17</mark>
Section											1		1		l I	1	I I		1	l L	l l	I I	1	l l	1
1											1				1	1			1	Ì					
1.1.1	ment of Golf Course Area										1				1		Ì			Ì	I I			1	1
	Existing Golf Courses	4		100	24.05.074	20.05.074	1				1		1		l I	1	1		I.	l I	1	1	I.	1	1
SS03200	S8 Picking Rocks & Hydroseeding		0			30-05-07A		i i	ISS03	3200	1				l l	1	I I		I.	ļ		I I			1
SS03500	S7/S3 Shaping the Subgrade	2	-			22-05-07A		SS035	1						l I					Ì					
SS03600	S7/S3 Formation of Original Sand Bunker	3	-			25-05-07A					i i				1	i I			1	į.					1
SS03700	S7/S3 Reconnect Subsoil Drain/Irrigation System	2	-		26-05-07A	31-05-07A			SSC	3700	i i	1	1		i I	i I	i I		I I	l I	i I	1		i I	1
SS03800	S7/S3 Sanding	1	0		06-06-07A	14-06-07A		1			SS0	3800	1		1	1	I. I.	1	1	l l	1	I		1	1
SS03900	S7/S3 Grassing	2	10	50	15-06-07A	03-07-07	-218							SS0	3900		I I		1						
Section 2	of the Works										1		i		1	1	i I		1	Ì	1	_		1	1
										l I	i i	l i	1		i I	i I	i I		I I	Î.	i I	I I	l I	1	1
Construct	tion of Seawater Pumping Station							1	1	l I	l I	1	1		l I	1	l I		I I	l L	l I	I I	l I	1	I I
	umping Station: Civil Works										1				1		1		1	ł	l l				
S200290	Excavation of SWP Station	21	21	0	29-06-07*	24-07-07	-326				1						S2	00290	<b>)</b>	i.	I I			1	1
S200300	Reinf. & cast base slab of SWP station	10		0	25-07-07	04-08-07	-326		i		i	Į.	i i		i I	i I	i i	1	<b>S</b> 200	300	i i	I I	i I	i I	i I
S200310	Fmwk, reinf & cast 1st level wall	12			06-08-07	18-08-07	-326	L L	1	I I	l I	1	1		l I	I I	1	I.	Ĩ	1	■\$200	310	l I	1	1
S200330	Fmwk, reinf & cast 2nd level wall & top slab	12			20-08-07	01-09-07	-326				1				1				1	-	_0200		∎\$2003	20	1
		1 12	12	0	20 00 01		020								 	-			 			-	-02000		1
Sewater P S200340	umping Station: E&M Works Pump unit & E&M works	30	30	0	03-09-07	09-10-07	-305		i		i	į,	i i		i I	i I	i I		i I	i.	i I	S20034	10		i
					00 00 01	00 10 01	000	1	1		1				1	1	1	1	1	1		02000-	10		1
	Intake & Discharge Pipe										1									ļ					
Seawater	Intake Pipe Gazette for Dredging	60	1	00	24-02-06A	21-06-07	-505				1	<b>2</b> 200	2242		1	1			1	l.					1
										1	1	S200	J342		-   	Ì	+ 0000		-	i.		-			1
S200344	Apply and Wait for Marine Notice	0	0	0		21-07-07	-408								 		◆S200	)344		 		1			1
	charge Pipe	00	00	0	00.00.07	00 40 07	005				1				l l				1	ļ					1
S200530	Lay 300mm DI pipe to desalination plant	30	30	0	03-09-07	09-10-07	-305	i.					1		1	1			1	<u> </u>		S2005:	30		1
1 I I	and Pump House No.1										l I				- 	i I	i.		1	i.		1			1
	ion Lake No.1					1					i I	l i	1		i I	i I	i I		I I	Î.	1	I I	l I	1	1
A101100	Grass Establishment	56	12	70	08-05-07A	02-07-07	115	L.	1	I	Ι	1	1	A101	100	1	1	1	1	l I	1	1		1	1
	Ise No.1: E&M Works					1	1								1										
	Testing & Commissioning PH1	1	0		22-05-07A			■S20072							1					į.					
S200730	Temporary Energize Pumping station	3	0	100	14-05-07A	21-05-07A		S20073	0	i i	i	Į.	i.		i I	i i	i		i I	i I	i		i i	i I	i I
S200735	Water supply from Irrigation Pump House	0	0	100	22-05-07A			♦S20073	35	l I	l I	1	1		l I	I I	l I	1	I I	l L	l I	1	l I	1	1
S200835	CLP Energize for Irrigation Pump House	0	0	0	21-06-07		212					♦S200	0835		1	1									
Start Date	28-12-05	Eai	ly Bar	KS18	·		•			Sheet	2 of 15					1	1		1	1		1		1	
Finish Date Data Date	12-06-08 21-06-07		gress Bar			arbour Engir						Da	ate 05	1st rol	llina		Re	vision				Check Tim		Approve	ed
Run Date	05-07-07 16:00	Cri	ical Activi	y	The Jockey	/ Club Kau S 3 month rol	iai Cha	au Public rogramm	: Golf e	Course	•	20-12-										1.011			
						Upto Da			-					-											
?Prima	avera Systems, Inc.																								

Activity	Activity	Orig	Rem	%	Early	Early	Total			2007					
ID	Description	Dur	Dur		Start	Finish	Float	MAY JUN 21 28 4 11 18	25	JUL 2 9 16 23	30	AUG 6 13	20 27		EP 10 17
Section 3	of the Works		<b>·</b> · · · ·												-
General														i I	-
	laintenace Building														
1 °	oline & Diesel Oil Tank														
S3018054	Await the design approval/comments 2nd	0	0	100		11-06-07A		♦S30180	54					i.	-
S3018070	Await the approval from FSD	14	0	100	16-01-07A	11-06-07A		S30180	70	I I I I I I I I		1		l l	1
S3018090	Material Manufacture & delivery	60	35	56	07-05-07A	25-07-07	-348				IS3018090			l.	
S3018154	SI170 stg1 Diversion of Existing Drainage	1	0	100	25-05-07A	25-05-07A		<b>■</b> S3018154						i.	
S3018156	SI170 stg2 Diversion of Existing Drainage	1	0	100	05-06-07A	05-06-07A		<b>S</b> 3018156	1			l		l I	
S3018158	Preparation of material	6	0	100	06-06-07A	12-06-07A		S3018	58			1		<u> </u>	
S3018200	Existing Utilities Diversion	13	5	90	13-06-07A	26-06-07	-287		i i	18200				i.	
S3018300	Gasoline & Diesel Tank Excavation	12			14-05-07A	09-07-07	-287		ļ	S3018300		i I		Ì	
S3018400	Gasoline & Diesel Tank Excavation & Shoring	12			27-06-07	11-07-07	-287			S3018400				l l	
S3018500	Gasoline & Diesel Tank Concrete Structure	18				01-08-07	-287				.530	018500		i.	
S3018600	Gasoline & Diesel Tank Installation	10			02-08-07	13-08-07	-287		1			S301	8600	<u> </u>	
S3018700	Gasoline & Diesel Tank Pump & Pipe installation	10				24-08-07	-287			I I I I I I I I			S3018	700	1
S3018800	Gasoline & Diesel Tank Backfill	6				31-08-07	-287							S <sup>'</sup> 301880	
S3018900	Gasoline & Diesel Tank E&M	12	-		01-09-07	14-09-07	-287						S3018900	1	
S3019100	Gasoline & Diesel Tank Checking & Surveying	6				21-09-07	-287			I I I I I I I I			03070300		9100
		0	, ,	Ũ	10 00 01	21 00 01	201					 		0007	
	of the Works													i.	-
Area 4									1	I I I I I I I I		 		l I	
	dmin. Building														-
	ilding: Fitting Out Works													Ì	
S4041000	Area 4 - Finishing Works	40	23	80	09-11-06A	18-07-07	-111			S4041	000				
	ilding: E&M Works													ļ	
S4040900	Area 4 - E&M Works	40	23	80	09-11-06A	18-07-07	-111			S4040	900				
Area 2														i.	-
Existing A	dmin. Building								1	I I I I I I I I		1		( (	1
Admin. Bu	ilding: Fitting Out Works														-
S4020600	Area 2 - Finishing Works	40	9	95	02-04-07A	30-06-07	-107			\$4020600				Ì	-
Admin. Bu	ilding: E&M Works								1					l l	
S4020500	Area 2 - E&M Works	40	9	95	02-04-07A	30-06-07	-107			\$4020500				l ļ	
Start Date Finish Date	28-12-05 12-06-08	Ea	rly Bar	KS18	0			Sheet 3 of 15	Date		Revision		Checke		Approved
Data Date	21-06-07		gress Bar					) Company (Group) Iu Public Golf Course	28-12-05	1st rolling	1011910[1		Tim		Approved
Run Date	05-07-07 16:00	Cri	tical Activity	/		3 month rol	lling pr	ogramme							
						Upto Da	ate : 21	-06-07							
	vioro Svietomo Inc														
?Prima	vera Systems, Inc.			1											

Activity	Activity	Orig	Rem	%	Early	Early	Total						20	07						
ID	Description	Dur	Dur		Start	Finish	Float	MAY 21 28	4 .1	JUN 11 18	25 2	.9	<u>JUL</u> 16	23 30	.6	AUG 13		27 3	SEP 10	
Area 1												1	1			1	1		1	
Existing A	dmin. Building											I I	i i			i I	1			
	Iding: Fitting Out Works									1	1 1 1 1	l I	l L		l I	l L	1	1 I I I	l I	1
	Area 1 - Finishing Works (Other Areas)	30	16	90 20	0-04-07A	10-07-07	-114			1		S	4011300	0						
Admin. Bui	Iding: E&M Works	1	1 1				1					   					1			
	Area 1 - E&M Works (Other Areas)	30	16	90 20	0-04-07A	10-07-07	-114					S	4011100	ו		i T	i T		i i	
Existing B	uilding	1	1 1				1								1	1	1	+ + + + + + + + + + + + + + + + + + +		
	dmin. Building											1				l.				
	Iding: Structure Works											i i	i.			i.	i I			i i
	Vacant the Existing Building	5	16	90 26	6-02-07A	10-07-07	-114		1 1	I	1	S	4060200	<b>)</b>	l I	l L	1	1 I I I		1
	Building Alternation Works	36	16	90 03	3-03-07A	10-07-07	-114					S	4060300	2						
	Iding: Fitting Out Works	1					1										+	+ + +		
1 · · · · · · · · · · · · · · · · · · ·	Finishing Works	36	26	80 10	0-05-07A	21-07-07	-114		i i	i	i i	Ì	Ì	\$4060500	)	i T	i T		i I	1
	Iding: E&M Works	1					1		 	1	1 I.	1		1 1	1	1	<u> </u>	1 I I I		
	E&M Works	36	26	80 10	0-05-07A	21-07-07	-114							\$4060400	)					
	Pavement Area						1									-		+		
								1			1 I I I I	I.	l I		l I	1	1	1 I I I		
	dmin. Building												l l							
	Iding: Structure Works Carriageway Modification	24	0	100 30	0-04-07A	21-05-07A	1	<b>S</b> 407030				1				i i				
		24		100 00	04011	21 00 011		-04070300		i			i T		1	i T	<u>i</u> T		1	
-	n of Works											l I	l l		1	1	1			1
	dmin. Building											I					1			
1	Iding: E&M Works	10	40	0.00	07.07	04.07.07	111					l		-		i. T				
	Test and commissioning	12				21-07-07	-114				1 I I I I	1	1	\$4090200		l l	1	1 I I I		
	Completion of Section 4	0	0	0		21-07-07	-137					 		◆S409090	0		 			
Section 9	of the Works											I I I	Ì		l	i i	1			
Phase 1a										i i		i I	Î.		l I	i I	i I		l I	1
Constructi	on of Golf Course Hole No.4											1								
GH 04: Dra	inage & Duct											1								
G0450400	GH04 Installation of cable duct/pit	14	0	100 23	3-04-07A	31-05-07A			G0450400	)		l I	i i			i I				
GH 04: Cor	struction of Golf Course					1				1					I	1	1	1 I I I		
G0461800	GH04 Grass Establishment	28	0	100 18	3-05-07A	14-06-07A				<b></b> G046	1800		ļ		1					
G0461900	GH04 Grass Grow In	56	50	11 15	5-06-07A	09-08-07	0								G	6046190	00			
G0470100	GH04 Rain Shelter Structure	24	0	100 02	2-04-07A	02-06-07A			<b>G</b> 04701	<i>00</i>		l I	i.			i I	i T			
		1	I	1		I	1	, I				I	1			1	.1	<u>.                                    </u>		
Start Date	28-12-05	Ear	ly Bar	KS18					She	eet 4 of 15										
inish Date Data Date	12-06-08 21-06-07		gress Bar			rbour Engir					Date 28-12-05	1st rolling		Revision			-+	Checked Tim	Арр	roved
Run Date	05-07-07 16:00	Crit	ical Activity	y Fr		Club Kau S 3 month rol				se									1	
						Upto Da											—		+	
																	_		1	
?Prima	vera Systems, Inc.			1													-+		+	

Activity	Activity	Orig	Rem	%	Early	Early	Total	I			20	07					
ID	Description	Dur	Dur		Start	Finish	Float	t 21	MAY         JUN           28         4         11         18	25	JUL 2 9 16	23 3	30 6	AUG 13	20 27 3	SEP 10	17
G0470120	GH04 Rain Shelter E&M & Finishing	12	12	0	21-06-07	05-07-07	93	_		20	G0470120	<mark></mark>	0 <mark>0 0</mark>				
Lake No.4	and Pump House No.4	1			I		1							I		I	1
1	: Civil Works									I							i I
A401200	Grass Establishment	28	0	100	30-04-07A	31-05-07A		1-	A401200								
PH 4: E&N	Works	1			1	1				1			1				1
G0480620	PH4 Pillar Box installation and commissioning	7	0	100	01-06-07A	04-06-07A			G0480620							i I I	i I
G0480700	PH4 Energizing low flow pump house to GH04	7	7	0	03-07-07*	10-07-07	196	3			G0480700	)					
G0480800	PH4 Commencement of operation	0	0	0	11-07-07		196	5			<b>♦</b> G048080	0					
Construct	ion of Golf Course Hole No.5				·											I I	I
GH 05: Co	nstruction of Golf Course																1
G0561800	GH05 Grass Establishment	28	0	100	15-05-07A	11-06-07A			G05618	00							i i
G0561900	GH05 Grass Grow In	56	35	36	12-06-07A	25-07-07	0	<u> </u>				<b>G</b> 05	61900	 			1
Construct	ion of Bridge 5																1
	.5: Bridge Deck															l I	i i
G0571400	RC Post	14	14	0	01-08-07*	16-08-07	57	7						G	0571400		1
1	ion of Golf Course Hole No.3																
	nstruction of Golf Course	T			1	1											i i
G0361300	GH03 Sub-soil Drain	2			19-05-07A	23-05-07A			G0361300					I I			
G0361330	GH03 Sand Laying	3			05-06-07A	05-06-07A			<b>■</b> G0361330							I I	
G0361340	GH03 Sand Compaction	2			06-06-07A	07-06-07A			<b>G</b> 0361340			i i I I				i I	i I
G0361500	GH03 Fine Grading & Seedbed Preparation	8			11-06-07A	16-06-07A				61500						l I	l l
G0361600	GH03 Ready for Grassing	0	0		16-06-07A				<b>♦</b> ₲03	61600							1
G0361710	GH03 Grassing Fairway (Sod)	4	4		21-06-07	25-06-07	-22			G03	61710						1
G0361720	GH03 Grassing Tee (Sod)	3	3		05-07-07*	07-07-07	-21			1	■G0361720	 	1	l I		I I	I I
G0361730	GH03 Grassing (Sprig)	1	1		09-07-07	09-07-07	27	7			■G0361730						1
G0361800	GH03 Grass Establishment	28			26-06-07	23-07-07	0	כ				<b>G</b> 0361	1800				i i
G0361900	GH03 Grass Grow In	56	56	0	24-07-07	17-09-07	0	2			G03619	00					
Phase 1b																	
Construct	ion of Golf Course Hole No.6																
	nstruction of Golf Course													I.			
G0661700	GH06 Grassing Fairway & Tee (Sod)	10	0	100	10-05-07A	29-05-07A		-	G0661700								
G0661720	GH06 Grassing Fairway & Tee (Sprig)	9	0	100	04-06-07A	06-06-07A			<b></b> G0661720								1
G0661800	GH06 Grass Establishment	28	14	50	07-06-07A	04-07-07	0	D			G0661800					l l	1
G0661900	GH06 Grass Grow In	56	56	0	05-07-07	29-08-07	0	D							G066	1900	
Start Date	28-12-05			KS18					Sheet 5 of 15							1	
Finish Date	12-06-08		ly Bar gress Bar			arbour Engir	neering	g C	Company (Group)	Date		Revisio	on		Checked	Appro	ved
Data Date Run Date	21-06-07 05-07-07 16:00		ical Activit	у		/ Club Kau S	Sai Cha	au I	Public Golf Course	28-12-05	1st rolling				Tim	-	
						3 month rol Upto Da											
						- 1											
?Prima	ivera Systems, Inc.																

Activity	Activity	Orig	Rem	%	Early	Early	Total								20	07								
ID	Description		Dur		Start	Finish	Float	MAY 21 _ 28	4		JUN 18	,25	2		UL 16	23	30	6	AUG 13	i _20	27	3	SEP 10	17
Construct	ion of Golf Course Hole No.7		<u> </u>						- <b></b> -		0 	- 23	<u>_</u>	. 9	10				13	20		_ <mark>_}</mark>		- -
1	nstruction of Golf Course														1									1
G0761600	GH07 Ready for Grassing	0	0	100	21-05-07A			G0761600	2	i i			- Li		- 1 1			I		1			1	
G0761700	GH07 Grassing Fairway & Tee (Sod)	6	0	100	07-06-07A	16-06-07A	-				G0	61700		l I	i I		i I	l I	1	i I	l I		i I	1
G0761720	GH07 Grassing Fairway & Tee (Sprig)	5	3	60	18-06-07A	23-06-07	0					 G07	6172	20	1									1
G0761800	GH07 Grass Establishment	28	28	C	24-06-07	21-07-07	0			į.						G0761	800							
G0761900	GH07 Grass Grow In	56	56	C	22-07-07	15-09-07	0	i i	Ì	i I	i I	I I		G07	61900		1							l l
Construct	ion of Golf Course Hole No.8	1	1 1		1	1	1			I				I	1		1				1		1	1
GH 08: Co	nstruction of Golf Course								i	i i	i	i I	i i	l I	i I	i I	i I	i I	i i	i I	i.	i L	i I	i I
G0861740	GH08 Bunker 1 nr - Subsoil, Drainage & Sand	4	4	C	01-09-07*	05-09-07	40				1				1					1		G0	86174	¢
Phase 2a		1			1	1	1		1			1		I	1		i i			1				1
Construct	ion of Golf Course Hole No.1							{	i I	l L	l L	I I		l l	i I	1		l I	1	i I	l I		i I	l l
GH 01: Dra	ainage & Duct														1									1
G0150100	Irrigation pipe between GH01 & GH02	14	14	C	21-06-07*	07-07-07	198			i.	Ì			<b>G</b> 0150	100			I I		I I			1	1
GH 01: Co	nstruction of Golf Course	1			1	1	'						1		1		1							1
G0160100	GH01 Rough shaping	11	10	80	14-06-07A	03-07-07	-58							■G0160100	1									1
G0160110	GH01 Engineer Design for Strom Drainage	1	1	C	04-07-07	04-07-07	-58			i.	i i			■G0160110	Ż			I I					1	1
G0160200	GH01 Storm Drainage System	17	17	C	05-07-07	24-07-07	-58		1	l I	l L	I I	1		1	<b>G</b> 01	6020	0		l	l I		1	1
G0160400	GH01 Irrigation Mainline system	17	17	C	04-07-07	23-07-07	-57									<b>G</b> 016	60400			1				
G0160600	GH01 Sub-soil Installation 300mm	6	6	C	25-07-07	31-07-07	-58			į					-   		G0	16060	0	1			1	
G0160620	GH01 Final Shaping & Rock Picking	12	12	C	01-08-07	14-08-07	-58	l l	l	l			1						G0	16062	0			1
G0160700	GH01 Landscaping & hydroseeding	15	15	C	04-07-07	20-07-07	9									G01607	700							1
G0160800	GH01 Feature Shaping (Green, Tee & Bunkers)	12	12	C	15-08-07	28-08-07	-58			i i					 			I I			G	160800		1
G0160900	GH01 Construction of Green, Tee & Bunkers	16	16	C	29-08-07	15-09-07	-58	( L	1	l I	1	l I	1	l I	l I	l I	1	l I	-	G0160	900	_		I
G0161000	GH01 Irrigation Laterals	14	14	C	29-08-07	13-09-07	-56								1				(	G0161	000			1
G0161300	GH01 Sub-soil Drain	18	18	C	17-09-07	09-10-07	-58	(			1	1	1		1		1	1		1	1	G0	16130	
G0161400	GH01 Cart path subbase & concrete	8	8	C	19-06-07A	29-06-07	40		I I	l L		-	∎Gþ	161400	l I	1	T T	I.		l l	l I		1	1
G0170100	GH01 Halfway House Structure	24	0	100	20-03-07A	12-06-07A			_		G0170	100			1									
G0170200	GH01 Halfway House E&M & Finishing	18	18	C	28-06-07	19-07-07	81			į		i 🗖			G	6017020	00	I I					1	
Cart Track		1			1	1	'			1		1	1		1		1							1
G0140110	Cart path T0101 formation 522m	15	0	100	14-06-07A	20-06-07A						G0140 <sup>-</sup>	110		1									1
G0140120	Cart path T0101 subbase & concrete 522m	15	15	C	19-06-07A	09-07-07	33			i.		1	1	G014	<b>1</b> 0120		i I							1
Start Date	28-12-05	E a	rly Bar	KS18						She	et 6 of 15													
Finish Date Data Date	12-06-08 21-06-07		ny bar ogress Bar		China Ha	arbour Engi						Date 28-12-05		1st rolling		Revi	sion				Check Tim		Approve	d
Run Date	05-07-07 16:00	Cri	tical Activi	ity	The Jockey	y Club Kau 3 3 month ro				Cours	e	20-12-05	,								1111			
						Upto D						<u> </u>										-+		—
																						$\square$		
?Prima	vera Systems, Inc.																					<u> </u>		

Activity	Activity	Orig	Rem	%	Early	Early	Total						2	007					
ID	Description	Dur	Dur		Start	Finish	Float	MAY 21 .28	4	JUN 11 18	25	2.9	JUL 16	23	.30		AUG 13 20	27	SEP 3 10 17
Construct	ion of Golf Course Hole No.2		<b>I</b>			-				<u> </u>				1					
GH 02: Cu	t & Fill Works							I I											i i
G0210500	Earth/slope works (cut) at GH02 Stage 2	24	24	10	01-04-07A	18-08-07	-53			-			1	-	-		G02	10500	
GH 02: Dra	ainage & Duct					·		1	1					1					
G0270400	GH02 Installation of cable duct/pit	24	24	0	06-08-07	01-09-07	1							1					60270400
G0270500	Low Flow Drainage Rising Main for GH02	24	24	0	06-08-07*	01-09-07	1	I I	I I					l l	l.	-	1	- C	60270500
GH 02: Co	nstruction of Golf Course							1	_				1				1		
G0260100	GH02 Rough shaping	7	7	0	20-08-07	27-08-07	-53	I I										<b>G026</b>	0100
G0260110	GH02 Engineer Design for Strom Drainage	1	1	0	28-08-07	28-08-07	-53	I I	I I				I I	l I	L L	$\begin{matrix} 1 & & 1 \\ 1 & & 1 \end{matrix}$	I.	∎G026	60110
G0260200	GH02 Storm Drainage System	14	14	0	29-08-07	13-09-07	-53										G026	0200	
G0260400	GH02 Irrigation Mainline system	14	14	0	28-08-07	12-09-07	-52										G0260	400	
G0260600	GH02 Sub-soil Installation 300mm	5	5	0	14-09-07	19-09-07	-53	I I	i I				Ì	i I	i l	i i i i	I I		G0260600
G0260620	GH02 Final Shaping & Rock Picking	7	7	0	20-09-07	28-09-07	-53	I					I		1		I		G0260620
G0260700	GH02 Landscaping & hydroseeding	12	12	0	28-08-07	10-09-07	-12								l.		G0260	700	
G0261400	GH02 Cart path subbase & concrete	9	9	0	13-09-07	22-09-07	-7	I						1				G	0261400
Cart Track	ζ.	1				1		l I					1	1	1		l I		
G0240110	Cart path T0201 formation 427m	13	13	0	04-08-07	18-08-07	1									·	<b></b> G02	40110	
G0240120	Cart path T0201 subbase & concrete 427m	13	13	0	20-08-07	03-09-07	1							1					G0240120
Tank No.2	and Pump House No.2							1	I						1				
T & PH 2:	Structure Works														l.				
S503480	Rising Main from Tank 2 to BP chamber 207.5m	30	0	100	08-05-07A	31-05-07A			S50348	0				1	÷.				
T & PH 2:	E&M Works							I I	I				l		1		I		
S502890	E&M installation and commissioning	14	0	100	01-06-07A	10-06-07A				S502890			1						
S502900	Energizing low flow pump house to GH02	14	14	0	01-08-07*	14-08-07	20							1			S50290	0	
S503600	PH02 Commencement of operation	0	0	0	02-09-07		2	I I	I I					i I	i i	1 1 1 1	I I	•	S503600
Construct	ion of Golf Course Hole No.10							1									1		
	nstruction of Golf Course													1					
G1060620	GH10 Final Shaping & Rock Picking	12	0	100	21-05-07A	08-06-07A	-			G1060620			l I	i I I	i i		i I I		
G1060800	GH10 Feature Shaping (Green, Tee & Bunkers)	10	0	100	10-05-07A	06-06-07A	-		G	1060800			1				l l		
G1060900	GH10 Construction of Green, Tee & Bunkers	18	18	30	14-06-07A	12-07-07	-32						<b>G</b> 1060	900					
G1061000	GH10 Irrigation Laterals	15	15	0	21-07-07*	07-08-07	-54	i I								G106	61000		
G1061300	GH10 Sub-soil Drain	15	15	0	08-08-07	24-08-07	-54	I I	I.				l I	l I	1		-	■G106130	00
G1061330	GH10 Sand Laying	16	16	0	25-08-07	12-09-07	-54						1			++	G106133	0	
G1061340	GH10 Sand Compaction	14	14	0	01-09-07	14-09-07	-57							1			G1	061340	
																·· · ·			
Start Date Finish Date	28-12-05		y Bar	KS18		arbour Engi	nooring	Compan		Sheet 7 of 15	Date			Rev	vision			Checked	Approved
Data Date	21-06-07		gress Bar cal Activity	,		y Club Kau					28-12-05	1st rollin	g					Tim	
Run Date	05-07-07 16:00	Cill	cai Activity	′		3 month ro	olling pro	ogramme											
						Upto D	ate : 21-	06-07											
?Prima	ivera Systems, Inc.																		
				1							I								1

Activity	Activity	Orig Rem	% Early	Early	Total			2007			
ID	Description	Dur Dur	Start	Finish	Float	MAY JUN 21 28 4 11 18	25 2	JUL 2 9 16 23	AUG 30 6 13 20 2	SEP 27 3 10	17
G1061500	GH10 Fine Grading & Seedbed Preparation	15 15	0 07-09-07	24-09-07	-49					G1061500	
G1070100	GH10 Rain Shelter Structure	24 0	100 04-06-07A	15-06-07A		G10	70100				
G1070200	GH10 Rain Shelter E&M & Finishing	12 12	0 03-07-07	16-07-07	84			G1070200			
Cart Track											1
G1040320	Cart path T1003 subbase & concrete 54m	2 2	0 21-06-07	22-06-07	15		<b>□</b> G104032	20			1
Consttruc	tion of Bridge 10	1 1 1		1	1						   
1.1	.10: Bridge Deck										1
G1081300		14 14	0 01-08-07*	16-08-07	-16				G1081300	)	1
Lake No.1	0 and Pump House No.10		1	1	1						   
Lake No.1	0: Civil Works										 
AT00800	Lake No. Miracell MCL-150-30 150mm on side slop	6 16	60 26-05-07A	10-07-07	86			AT00800			1
AT00900	Lake No.10 Miracell MCL-100-30 on bottom	3 0	100 11-06-07A	18-06-07A			<b>T</b> 00900				
AT01000	Completion of Lake No. 10	0 0	0	13-07-07	193			<b>♦</b> <i>АТ</i> 01000			i I
AT01100	Seashore Palpalum "Salam" Laying	6 4	50 19-06-07A	13-07-07	86			AT01100			1
AT01200	Grass Establishment	28 28	0 14-07-07	10-08-07	203				AT01200		
AT01300	Lake No.10 Operation	0 0	0 14-07-07		104			<b>♦</b> <i>АТ</i> 01300			 
PH 10: E&	M Works				1						
	E&M installation and commissioning	16 0	100 01-06-07A	20-06-07A			G1091200				
G1091300	Energizing low flow pump house to GH10	7 7	0 09-07-07*	16-07-07	-20			G1091300			
G1091400	PH10 Commencement of operation	0 0	0 17-07-07		-20			<b>♦</b> G1091400			i I
Construct	ion of Golf Course Hole No.18										I
	nstruction of Golf Course										1
G1860130	GH18 Rough shaping stg2	4 0	100 21-05-07A	31-05-07A		G1860130					1
G1860140	GH18 Engineer Design for Strom Drainage stg2	1 0	100 06-06-07A	07-06-07A		<b>G</b> 1860140					1
G1860220	GH18 Storm Drainage System stg2	14 10	60 08-06-07A	03-07-07	-35			■G1860220			
G1860420	GH18 Irrigation Mainline system stg2	11 11	0 20-07-07*	01-08-07	-55				G1860420		i I
G1860610	GH18 Sub-soil Installation 300mm stg2	5 5	0 27-07-07	01-08-07	-55				G1860610		1
G1860670	GH18 Final Shaping & Rock Picking stg2	10 10	0 02-08-07	13-08-07	-55				G1860670		1
G1860710	GH18 Landscaping & hydroseeding stg2	11 0	100 14-06-07A	20-06-07A			G1860710				1
G1860810	GH18 Feature Shaping (Green & Bunkers) stg2	12 12	0 14-08-07	27-08-07	-55					G1860810	 
G1860910	GH18 Construction of Green & Bunkers stg2	17 17	0 28-08-07	15-09-07	-55				G1860910		
G1861010	GH18 Irrigation Laterals stg2	12 12	0 28-08-07	10-09-07	-50				G1861010		
G1861340	GH18 Sand Compaction 1st	7 0	100 15-05-07A	23-05-07A		G1861340					
G1861350	GH18 Sub-soil Drain 2nd	6 6	0 17-09-07	22-09-07	-55					G1861350	 )
Start Date	28-12-05	Early Bar	KS18		_	Sheet 8 of 15				healed Arra	
Finish Date Data Date	12-06-08 21-06-07	Progress Bar	The leaker			g Company (Group) au Public Golf Course	Date 28-12-05	Revision 1st rolling	on C	hecked Approved	<u> </u>
Run Date	05-07-07 16:00	Critical Activi		3 month ro	lling pr	ogramme					—
				Upto Da	ate : 21	-06-07					
20-	were Sveteme Inc										—
(Prima	vera Systems, Inc.										

	Activity	Activity	Oria	Rem	% Early	Early	Total				2007					
	ID	Description	Dur	Dur	Start	Finish	Float	MAY JUN			JUL		AUG		SEP	45
		GH18 Cart path subbase & concrete 2nd	6		0 02-08-07	08-08-07	5	21 28 4 11 18	25	<mark>29</mark>	<mark>16 23</mark>	30	<mark>6 13 20</mark>	27	<mark>3 10</mark>	17
	G1861510	GH18 Fine Grading & Seedbed Preparation 1st	5		0 05-07-07*	10-07-07	-34		l I	G1	861510					
		GH18 Ready for Grassing 1st	0		0 11-07-07		-34		l I		861610	I. I.		1		1
		GH18 Grassing Fairway 1st & Tee (Sod)	5	-	0 11-07-07	16-07-07	-34				G1861700	<b>1</b>				
		GH18 Grassing Fairway 1st & Tee (Sprig)	5	-	0 17-07-07	21-07-07	21				G186	1		Ì		
Ш			5	<b>J</b>	0 17-07-07	21-07-07	21		1	i i T T		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		i i		1
ı —	hase 2b															
1		on of Golf Course Hole No.9														
		& Fill Works			400 04 05 074		1		i I			i I		i I		i i
		Commencement of delivery of sand to stockpile	0	0	100 21-05-07A			G0950300	1			1				1
Ш,		inage & Duct		40	00 45 00 074	00.07.07										1
Ш		GH09 Installation of cable duct/pit	30	13	60 15-03-07A	06-07-07	-22			G09704	400			I		1
		Instruction of Golf Course			0 04 00 05	04.07.07							 I I I I I I			
		GH09 Landscaping & hydroseeding	11		0 21-06-07	04-07-07	42		1	G096070	0	I.	I I I I I I	l I		1
		GH09 Feature Shaping (Green, Tee & Bunkers)	12		0 13-09-07	27-09-07	-54								G0960800	
		GH09&02 Halfway House Structure	24		100 12-05-07A	18-06-07A			0970100							
	G0970200	GH09&02 Halfway House E&M & Finishing	21	21	0 05-07-07	28-07-07	73		I			■G09702	200	Ì		i i
	Constructi	on of Golf Course Hole No.17							1	 		I.	I I I I I I	l L		1
		nstruction of Golf Course														
	G1760620	GH17 Final Shaping & Rock Picking	8	8	0 11-08-07	21-08-07	-25		l I				G	176062	0	
	GH 17: Cut	& Fill Works							-			1		I I		1
	G1710300	Earth/slope works (cut) at GH17	250	16	90 06-03-06A	10-07-07	-30			G17	710300	I.	I I I I I I	l I		1
	GH 17: Cor	struction of Golf Course							-			1				
	G1760100	GH17 Rough shaping	12	12	0 11-07-07	24-07-07	-30				G	1760100		Ì		
	G1760110	GH17 Engineer Design for Strom Drainage	1	1	0 25-07-07	25-07-07	-30		l I		∎G	1760110	) I I I I I	Ì		1
	G1760200	GH17 Storm Drainage System stg1	18	0	100 21-05-07A	07-06-07A		G1760200	l I			I.		l I		1
	G1760220	GH17 Storm Drainage System stg2	14	14	0 26-07-07	10-08-07	-30						G1760220			
	G1760400	GH17 Irrigation Mainline system	15	15	0 25-07-07	10-08-07	-30		i I				G1760400	i I		i i
	G1760700	GH17 Landscaping & hydroseeding	12	12	0 25-07-07	07-08-07	24						G1760700			1
	G1760800	GH17 Feature Shaping (Green, Tee & Bunkers)	12	12	0 22-08-07	04-09-07	-29								G176080	00
	G1760900	GH17 Construction of Green, Tee & Bunkers	16	16	0 05-09-07	22-09-07	-29							G1760	900	
	G1761000	GH17 Irrigation Laterals	12	12	0 05-09-07	18-09-07	-25		l I			i i	i i i I I I I I I	G1761	000	
	G1761400	GH17 Cart path subbase & concrete	12	12	0 28-07-07	10-08-07	31						G1761400			
	Cart Track	I	I			1	1									
		Cart path T1701 formation 461m	14	14	0 23-06-07	10-07-07	46			G1	740110					
							1			· · ·						
	t Date sh Date	28-12-05 12-06-08		rly Bar	KS18	rhour Enci		Sheet 9 of 15	Date		Ro	vision		Checke	ed Appro	ved
Dat	a Date	21-06-07		igress Bar	The locker			g Company (Group) au Public Golf Course	28-12-05	1st rolling	i te			Tim		
Rur	Date	05-07-07 16:00	Ch	tical Activit	y	3 month ro	lling pi	rogramme								
						Upto Da	ate : 21	1-06-07								
	2Prima	vera Systems, Inc.						-								
	:1 11110	ora oyotomo, mo.			I			Γ								

Activity	Activity	Oria	Rem	%	Early	Early	Total			2007				
ID	Description	Dur	Dur		Start	Finish	Float	MAY JUN 21 28 4 11 18	25 2	JUL	AUG 30 6 13 20	,27	SEP 3 ,10	.17
G1740120	Cart path T1701 subbase & concrete 461m	12	! 12	0	11-07-07*	24-07-07	46			9 16 23 G174			<u>, 10</u>	<u>17</u>
G1740210	Cart path T1702 formation 464m	14	14	0	23-06-07	10-07-07	46			G1740210			1	
G1740220	Cart path T1702 subbase & concrete 464m	12	12	0	11-07-07*	24-07-07	46			G17	40220			
G1740310	Cart path T1703 formation 62m	2	2 2	0	11-07-07	12-07-07	54			<b>■</b> G1740310			i I	
G1740320	Cart path T1703 subbase & concrete 62m	2	2 2	0	13-07-07*	14-07-07	54			■G1740320			<u> </u>	<u> </u>
Phase 3a			11										   	
1	- ction of Golf Course Hole No.14												l l	
	onstruction of Golf Course													
G1460700		11	0	100	31-05-07A	12-06-07A		G1460	700				i I	i I
G1460900	GH14 Construction of Green, Tee & Bunkers	14	0	100	10-05-07A	28-05-07A		G1460900					1	1
G1461000	GH14 Irrigation Laterals	g	0	100	14-05-07A	31-05-07A		G1461000						
G1461300	GH14 Sub-soil Drain	8	6 6	70	07-06-07A	27-06-07	-26		G1461	300		i i	i I	
G1461330	GH14 Sand Laying	6	5 7	60	09-06-07A	28-06-07	-26		G146	1330				
G1461340	GH14 Sand Compaction	5	5 9	30	18-06-07A	29-06-07	-26		G146	61340				
G1461500	GH14 Fine Grading & Seedbed Preparation	g	9	0	30-06-07	11-07-07	-22			G1461500			i I	i i
G1461600	GH14 Ready for Grassing	C	0 0	0	12-07-07		-22			<b>♦</b> G1461600				
G1461700	GH14 Grassing Fairway & Tee (Sod)	8	8 8	0	26-07-07	03-08-07	-34				G1461700			
G1461720	GH14 Grassing Fairway & Tee (Sprig)	4	4	0	04-08-07	08-08-07	17				G1461720		i I	
G1461740	GH14 Bunker 1 nr - Subsoil, Drainage & Sand	3	3	0	04-08-07	07-08-07	65				G1461740		<u> </u>	
G1461800	GH14 Grass Establishment	28	28	0	04-08-07	31-08-07	0					G	1461800	
G1461900	GH14 Grass Grow In	56	56	0	01-09-07	26-10-07	0		i i		G1	461900		
Construc	tion of Golf Course Hole No.15		1 1			1							I	
11	onstruction of Golf Course												i I	i I
G1560620	GH15 Final Shaping & Rock Picking	8	6 0	100	28-05-07A	01-06-07A		G1560620						
G1560800	GH15 Feature Shaping (Green, Tee & Bunkers)	10	0 0	100	21-05-07A	30-05-07A		G1560800						
G1560900	GH15 Construction of Green, Tee & Bunkers	11	0	100	31-05-07A	12-06-07A		G1560	<mark>9</mark> 00			i i	i I	
G1561000	GH15 Irrigation Laterals	11	11	0	26-06-07*	09-07-07	-37			G1561000				
G1561300	GH15 Sub-soil Drain	3	3	0	10-07-07	12-07-07	-37			<b>■</b> G1561300				
G1561330	GH15 Sand Laying	2	2 2	0	13-07-07	14-07-07	-37			<b>■</b> G1561330			1	
G1561340	GH15 Sand Compaction	2	2 2	0	17-07-07	18-07-07	-38			<b>■</b> G1561340				1
G1561400	GH15 Cart path subbase & concrete	10	1	90	09-04-07A	21-06-07	-9		G1561400					
G1561500	GH15 Fine Grading & Seedbed Preparation	11	11	0	19-07-07	31-07-07	-31				G1561500		I I	
G1561600	GH15 Ready for Grassing	C	0 0	0	01-08-07		-31				<b>♦</b> G1561600		1	
G1561700	GH15 Grassing Fairway & Tee (Sod)	4	4	0	04-08-07	08-08-07	-34				G1561700		I	
Start Date	28-12-05		alu De -	KS18		1		Sheet 10 of 15						
Finish Date	12-06-08		rly Bar ogress Bar					Company (Group)	Date	Revisi	ion	Checked Tim	Appro	ved
Data Date Run Date	21-06-07 05-07-07 16:00		tical Activi		The Jockey	Club Kau S 3 month rol	Sai Cha	u Public Golf Course	28-12-05 1	st rolling		i im		
						Upto Da							_	
?Prim	avera Systems, Inc.													

Activity	Activity	Orig	Rem	%	Early	Early	Total						200	07				
ID	Description	Dur	Dur		Start	Finish	Float	MAY 21 _28	JUI 4 11	N 18 2	5 2	<u>9</u>	JUL 16	-	AUG 80 6 13		SEP 3 10	.17
G1561720	GH15 Grassing Fairway & Tee (Sprig)	1	1	0	09-08-07	09-08-07	17	<u>21 28 </u>	<u>4</u> 11	18 2:	<mark>2                                    </mark>	9		23 3	■G15617		<u>3 <sub>1</sub>10</u>	
G1561800	GH15 Grass Establishment	28	28	0	09-08-07	05-09-07	0	1			1						G156180	00
G1561900	GH15 Grass Grow In	56	56	0	06-09-07	31-10-07	0									G15619	00	
S500910	GH15 Halfway House Structure	28	10	0	20-06-07A	03-07-07	-43					\$500910						
S500920	GH15 Halfway House E&M & Finishing	18	18	0	18-07-07	07-08-07	65	 		<u>1</u> 1	1	1			S500920		<u> </u>	<u> </u>
	I5 and Pump House No.15							1										1
1	: E&M Works									i i								
		16	16	0	21-06-07	10-07-07	-30	I I			1	G1	1590700				I I	1
G1590800	Energizing low flow pump house to GH15	6	6	0	10-07-07	16-07-07	-30						G15	90800				
G1590900	PH15 Commencement of Operation	0	0	0	17-07-07		-30						<b>♦</b> G15	590900				
	tion of Golf Course Hole No.16									1 I I I	1			<u> </u>				
	ainage & Duct																I I	
	GH16 Installation of cable duct/pit	15	15	0	21-06-07	09-07-07	-24					G10	670400				I	
GH 16: Co	Instruction of Golf Course	1			1	.1		1		1 I I I	1						I	
G1660620	GH16 Final Shaping & Rock Picking	12	7	50	15-06-07A	28-06-07	-47				<b>G</b> 166	0620					I	
G1660700	GH16 Landscaping & hydroseeding	14	0	100	14-06-07A	20-06-07A				G166	60700							
G1660800	GH16 Feature Shaping (Green, Tee & Bunkers)	10	6	90	10-05-07A	27-06-07	-46	I		1	■G1660	800	l I	1 I 1 I			l I	1
G1660900	GH16 Construction of Green, Tee & Bunkers	17	17	0	29-06-07	19-07-07	-47						G	1660900				
G1661000	GH16 Irrigation Laterals	14	14	0	11-07-07*	26-07-07	-53				1			G16	661000			
G1661300	GH16 Sub-soil Drain	11	11	0	27-07-07	08-08-07	-53	1					-		G166130	0		
G1661330	GH16 Sand Laying	8	8	0	09-08-07	17-08-07	-53				1					G1661330		
G1661340	GH16 Sand Compaction	7	7	0	14-08-07	20-08-07	-59									G1661340		
G1661500	GH16 Fine Grading & Seedbed Preparation	14	14	0	21-08-07	05-09-07	-49				i i			i i I I			<b>G</b> 166150	00
G1661600	GH16 Ready for Grassing	0	0	0	06-09-07		-49				1	1					<b>♦</b> G16616	1
G1661700	GH16 Grassing Fairway & Tee (Sod)	8	8		06-09-07	14-09-07	-49									G16617		
G1661720	GH16 Grassing Fairway & Tee (Sprig)	6	6		15-09-07	21-09-07	-13			i i	i i			i i		i i li	G1661720	i
G1661800	GH16 Grass Establishment	28	28		15-09-07	12-10-07	0	1			1						G1661800	
G1670100	GH16 Rain Shelter Structure	26	9		20-06-07A	30-06-07	-42				G16	670100						
G1670200	GH16 Rain Shelter E&M & Finishing	14	14		17-07-07	01-08-07	70				Ĩ			i i	G1670200			
Cart Track	Ŭ,							1			1	1	1	 				
G1640120	Cart path T1601 subbase & concrete 410m	11	0	100	25-04-07A	02-06-07A			G1640120								1	
		1			1	1						I		<u> </u>				
Start Date Finish Date	28-12-05		ly Bar	KS18		rhour Enci	noorine	Company	Sheet 11 o		ate			Revisio	n	Checked	Approv	ved
Data Date	21-06-07		gress Bar ical Activity			arbour Engi / Club Kau 3			Group) Solf Course	28-12-		st rolling		1.691310		Tim		
Run Date	05-07-07 16:00	Crit	ical Activity	<i>"</i>		3 month ro	lling pr	ogramme										
						Upto D	ate : 21	-06-07										
?Prima	avera Systems, Inc.																	
				1						1	I						1	

Activity	Activity	Orig	Rem	%	Early	Early	Total							2	2007						
ID	Description	-	Dur		Start	Finish	Float	MAY			JN	25	2	JUL 9 .16	22	.30	6	AUG 13 20	27	SEP 3 .10 .1	
Phase 3b	•								28	<mark>_4 _11</mark>	18	25		<mark>9 16</mark>	23	30	b	<mark>13 20</mark>		<mark>3 <sub> </sub>10  </mark> 1	17
	ion of Golf Course Hole No.13										1		1				l L		1		
1.1	inage & Duct										1		ļ.								
	Irrigation pipe from GH10 to GH13	15	0	100	30-04-07A	06-06-07A	1	i		G13501	00	i i	li.	i i	i i		i.				
	GH13 Installation of cable duct/pit	15	0			20-06-07A						G137040	n d		I I	I.	l I		1		
			•								_										
	nstruction of Golf Course GH13 Final Shaping & Rock Picking	7	7		21-06-07	28-06-07	-45						136062	20		I					
G1360800	GH13 Feature Shaping (Green, Tee & Bunkers)	11	0		14-06-07A	20-06-07A					i	G136080	1		i		i i				
G1360900	GH13 Construction of Green, Tee & Bunkers	16	16		29-06-07	18-07-07	-45				1	9730000			G13609		l I		1		
G1361000	GH13 Irrigation Laterals	10	10		05-07-07*	16-07-07	-43				1			i i	361000		ļ				
	Ŭ						-				- i	i.		G	1	1					
G1361300	GH13 Sub-soil Drain	5	5		19-07-07	24-07-07	-45				i	1	li.			136130					
G1361330	GH13 Sand Laying	5	5		25-07-07	30-07-07	-45			i i	i	i i	li I	i i		i l	361330				
G1361340	GH13 Sand Compaction	4	4		29-07-07	01-08-07	-45				i I	i I	i t		i I		G136134	0	1		
G1361400	GH13 Cart path subbase & concrete	7	0	100	14-06-07A	20-06-07A					-	G136140	00		1		l I		1		
G1361500	GH13 Fine Grading & Seedbed Preparation	9	9	C	02-08-07	11-08-07	-37				1		ļ.					G1361500			
G1361600	GH13 Ready for Grassing	0	0	C	13-08-07		-37				1	l l			1	I	Ì	♦G1361600	I		
G1361700	GH13 Grassing Fairway & Tee (Sod)	9	9	C	13-08-07	22-08-07	-37				1	1				1		G	1361700		
G1361720	GH13 Grassing Fairway & Tee (Sprig)	1	1	C	23-08-07	23-08-07	6				i I	i I	i I	i i I I	i I		l I	<b>I</b> (	3136172	0	
G1361800	GH13 Grass Establishment	28	28	C	23-08-07	19-09-07	0				1		1		1			G1361800			
G1361900	GH13 Grass Grow In	56	56	C	20-09-07	14-11-07	0				- i	i.	l.							G136190	<i>00</i>
G1370100	GH13 Rain Shelter Structure	28	0	100	14-06-07A	25-06-07A				i i 🗖		G13	70100	i i	i		i.				
G1670120	GH13 Rain Shelter E&M & Finishing	21	21	C	06-07-07*	30-07-07	72				1	1	1	I I		<b>G</b> 1	670120		1		
Cart Track		1 1	I			1	1				1					1					
	Cart path T1301 subbase & concrete 541m	16	0	100	01-06-07A	06-06-07A	1			G13401	20										
G1340220	Cart path T1302 subbase & concrete 633m	19	0	100	01-06-07A	06-06-07A				G13402	20	i.	i t	i i	i I		i i				
G1340310	Cart path T1303 formation 26m	1	0	100	01-06-07A	06-06-07A				G13403	- I.	1	1		1		l L		1		
G1340320	Cart path T1303 subbase & concrete 26m	1	0	100	01-06-07A	06-06-07A				G13403											
		.	0	100		00 00 0111					24										
1	3 and Pump House No.13									i i	i	i i	li I	i i	i	i i	i i				
	E&M Works E&M installation and commissioning	16	16		21-06-07	10-07-07	-36				1	1	1	<b>G</b> 139070			l I		1		
	Energizing low flow pump house to GH13				10-07-07	27-07-07	-36				1	l.	1	6139070	i i						
		16	16			27-07-07		1							1	IG1390	1				
G1390900	PH13 Commencement of operation	0	0	Ĺ	28-07-07		-36				Ì		Ť			♦G139	0900		1		
Start Date	28-12-05	Earl	v Bar	KS18						Sheet 12	of 15										
Finish Date	12-06-08 21-06-07		ress Bar	.		arbour Engir						Date 28-12-05	1st ro		Re	vision			Checked Tim	Approved	
Data Date Run Date	05-07-07 16:00	Criti	cal Activi	ty	The Jockey	y Club Kau S 3 month rol				olf Course		20-12-00		Jimiy					1 11 11		_
						Upto Da			me												_
						-														_	
?Prima	vera Systems, Inc.																			<u> </u>	_

Activity	Activity	Orig	Rem	%	Early	Early	Total							2007							
ID	Description	Dur	Dur		Start	Finish	Float	MAY 21 28	4	JUN 11 18	3 25	2	JUL 9 16		30	.6	AUG	20 ,27	3	SEP 10	.17
Construct	tion of Golf Course Hole No.12							21 20		<u>                                      </u>											
GH 12: Dr	ainage & Duct																			l.	
	Low Flow Drainage Rising Main for GH12	30	0	100	04-04-07A	24-05-07A		G1270	0300	i i			i i			Ì		i.		į.	
G1270400	GH12 Installation of cable duct/pit	30	0	100	04-04-07A	01-06-07A			G12704	00		i I		l I		I I				l I	
GH 12: Co	nstruction of Golf Course	1				1						1				1					1
G1260600	GH12 Sub-soil Installation 300mm	4	0	100	21-05-07A	25-05-07A		G126	60600											i.	
G1260620	GH12 Final Shaping & Rock Picking	8	8	0	21-06-07	29-06-07	-33			i i		G12606	20			i I	i i I I	i I		i t	
G1260700	GH12 Landscaping & hydroseeding	10	0	100	21-05-07A	02-06-07A			G1260	700		1				I I				l I	
G1260800	GH12 Feature Shaping (Green, Tee & Bunkers)	10	0	100	25-05-07A	20-06-07A					G12608	00									
G1260900	GH12 Construction of Green, Tee & Bunkers	14	14	0	30-06-07	17-07-07	-33			i i				G1260900	0	i I				i.	
G1261000	GH12 Irrigation Laterals	10	10	0	20-07-07*	31-07-07	-45		1	1 1	1	1	1 1		G1	261000				1	
G1261300	GH12 Sub-soil Drain	7	7	0	01-08-07	08-08-07	-45									G1	261300				
G1261330	GH12 Sand Laying	5	5	0	18-08-07	23-08-07	-53											<b>G</b> 126	61330	Ì	
G1261340	GH12 Sand Compaction	4	4	0	22-08-07	25-08-07	-51	i I		i i I I	i i	i i	i i I I	l I		I I		<b>—</b> G1	261340	i I	1
G1261500	GH12 Fine Grading & Seedbed Preparation	10	10	0	27-08-07	06-09-07	-42					1				I I		Ī		G12615	00
G1261600	GH12 Ready for Grassing	0	0	0	07-09-07		-42													G12616	
G1261700	GH12 Grassing Fairway & Tee (Sod)	8	8		15-09-07	24-09-07	-49			i i			i i I i			i I			1	261700	1
G1270100	GH12 Rain Shelter Structure	24	12		16-04-07A	05-07-07	-45		1		1	G	1270100	I I		I I	 				1
G1270200	GH12 Rain Shelter E&M & Finishing	12	12		20-07-07	02-08-07	69	-					210100			G127020					
	-			Ū	20 01 01	02 00 01	00	I				1				5 12 7 02 0					
Cart Tracl	Cart path T1201 subbase & concrete 526m	13	0	100	16-04-07A	01-06-07A		1	G12401	20		Î Î	i i I I	i I		i I	i i I i	i I		Ì	
	,											1					 				
1	2 and Pump House No.12 : E&M Works																			l.	
	E&M installation and commissioning	14	14	0	21-06-07*	07-07-07	-20			i i	l i	i.	G1290700	2		i I	i i i i			i.	
G1290800	Energizing low flow pump house to GH12	14	14		10-07-07	25-07-07	-20	l I	1	1 I 1 I	1			1	129080	nd	 		1	l I	1
G1290900	PH12 Commencement of operation	0	0		26-07-07	20 01 01	-20							-	12909	(					
		0	U	0	20-01-01		-20	   				1			12303						
	tion of Golf Course Hole No.11							l I		i i I I		i I	i i I I	I I		I I		l I		i I	1
GH 11: CC	nstruction of Golf Course	8	4	90	21-05-07A	25-06-07	-20				C1	161330				I I				l L	
G1161330	GH11 Sand Compaction	7	7		21-05-07A 22-05-07A	27-06-07				i i		116134								Ì	
	GH11 Fine Grading & Seedbed Preparation	-				05-07-07	-25				G		1 1			i I				i.	
G1161500	5 1	12	12		31-05-07A	05-07-07	-25			, , , ,	l i	-11	1161500	I I	I.	I I	1     	I I	1	l I	1
G1161600	GH11 Ready for Grassing	0	0		06-07-07	05 07 07	-25					¦ ♦G	61161600			1				ļ	
G1161700	GH11 Grassing Fairway & Tee (Sod)	8	8		17-07-07	25-07-07	-34	 				1		1	116170	1				1	1
G1161720	GH11 Grassing Fairway & Tee (Sprig)	7	7	0	26-07-07	02-08-07	18									G116172	20			i	
Start Date	28-12-05	E a -	ly Por	KS18					Sh	eet 13 of 15	5										—
Finish Date	12-06-08		ly Bar gress Bar		China Ha	arbour Engir			ny (Group	<b>)</b> )	Date	4 - 4	lling	Rev	rision				ecked	Approve	ed
Data Date Run Date	21-06-07 05-07-07 16:00		ical Activity	/	The Jockey	Club Kau S 3 month rol				irse	28-12-05	1st ro							ïm		
						Upto Da			-												
?Prima	avera Systems, Inc.																				

Activity	Activity	Orig	Rem	%	Early	Early	Total							20	07								
ID	Description	Dur	Dur	70	Start	Finish	Float	MAY		JUN				JUL	-		<u>,</u>	AUG		07		EP	
G1161800	GH11 Grass Establishment	28	28	0	26-07-07	22-08-07	0	<mark>21 28</mark>	4	<mark>11 18</mark>	25	2	9	<mark>16</mark>	23	30	6	13		<mark>27</mark> 161800		10	17
G1161900	GH11 Grass Grow In	56	56		23-08-07	17-10-07	0	I I	i I		i I	i I	i i	i I	1	1	C C	31161	900	1	1		
Cart Track				-			-					1	1		1	1				1			
	Cart path T1104 subbase & concrete 61m	2	0	100	21-05-07A	23-05-07A	1	G11404	120			1	1	1					1				I.
			-										<u> </u>			1			 				
1.1.1	1 and Pump House No.11 E&M Works							l I	l I		I I	1	1	1	l I	1			l I	l l	I I		
	E&M installation and commissioning	16	16	0	21-06-07*	10-07-07	192						G1	190700	2				1				1
	Energizing low flow pump house to GH11	4	4	0	11-07-07	14-07-07	192					1	1	G119					-   		-   		r F
G1190900	PH11 Commencement of operation	0	0		16-07-07		192	l L	l I		l. I	1	1	<b>\$</b> G11	1	1			l I	l l	l I		I
				-								1	1	-		1			1				
1	Course Area								i I			1	1	1					-   		 		
	Admin. Building							I I	l I		I.	l I	1	1	l I	1			1	l l	I I		I
	Course Area	3	0	100	06-06-07A	16-06-07A	1			<u> </u>	10100								1				
S1010200	S10 & Golf Practice Area Earthwork	36	34		18-06-07A	31-07-07	-49			370	10100			Ì		S10	10200		1				
S1010200	S10 & GPA Utilities Diversion	36	34		18-06-07A	31-07-07	-49	I I	i i								10200		i I	i l	I I		i I
S1010300	S10 & GPA Drainage Diversion	36	34		18-06-07A	31-07-07	-49	l L	1				1			11	1 1		1		l I		í.
	S10 & GPA Halfway House Structure				18-06-07A	05-07-07							10201	20	l	310	10400		1				I.
S1020100		28	12				-45		1				102010					-0400	0000		1		
S1020200	S10 & GPA Halfway House E&M & Finishing	21	21		20-07-07	13-08-07	60	l I	l I		I I	1	1	-	i		1 1	∎S102	1	l l	l I		
S1060100	S10 & GPA Rough shaping	7	7		01-08-07	08-08-07	-49						1				1	60100	1		l I		Į.
S1060110	S10 & GPA Engineer Design for Strom Drainage	1	1		09-08-07	09-08-07	-49					1	1					06011	1				
S1060200	S10 & GPA Storm Drainage System	7	7		10-08-07	17-08-07	-49		i I		i i	i I	i i	i I	i i	i I	i i		10602	i I	 		i I
S1060400	S10 & GPA Irrigation Mainline system	7	7		09-08-07	16-08-07	-48	l I	I.			1	1	1	1	1			06040	1	 		I
S1060600	S10 & GPA Sub-soil Installation 300mm	2	2		18-08-07	20-08-07	-49												<b>S</b> 106	60600			1
S1060620	S10 & GPA Final Shaping & Rock Picking	7	7		29-08-07	05-09-07	-49		I I I			1	1	I I					1 		<b>S</b> 10	60620	(
S1060700	S10 & GPA Landscaping & hydroseeding	9	9		09-08-07	18-08-07	-20	l I	i I		i I	1	i I	1		1			\$1060	700	l I		i.
S1060800	S10 & GPA Feature Shaping (Tee & Bunkers)	7	7		21-08-07	28-08-07	-49						1						1	<b>S</b> 100	50800		1
S1060900	S10 & GPA Construction of Tee & Bunkers	7	7		06-09-07	13-09-07	-49					1	1						1	\$10609	00		
S1061000	S10 & GPA Irrigation Laterals	7	7		06-09-07	13-09-07	-49	I	Ì		I I	1	1	1		1	I I		1	\$10610	00		i.
S1061300	S10 & GPA Sub-soil Drain	7	7	0	14-09-07	21-09-07	-49	l I	1			l l	1	1		1			1		S1061	300	
S1061400	S10 & GPA Cart path subbase & concrete (599m)	17	17	0	17-08-07	05-09-07	-24					1	1								<b>S</b> 10	61400	I.
General W	lorks																						
G9901100	Grassing Green for GH03-04-05-06-07-08	10	10	0	09-07-07	19-07-07	-21					   		G	<b>699</b> 0110	00			   		   		
Start Date Finish Date Data Date Run Date	28-12-05 12-06-08 21-06-07 05-07-07 16:00	ly Bar gress Bar ical Activi		China Ha	arbour Engir y Club Kau S 3 month rol Upto Da	Sai Cha	u Public ( ogramme	y (Gro Golf C		Date 28-12-05	1st ro	olling		Revis	sion				Checked Tim		Approve	t	
?Prima	ivera Systems, Inc.																						

Γ	Activity	Activity	Orig	Rem	%	Early	Early	Total																		
	ID	Description	Dur			Start	Finish	Float	MAY			JUN	1				JUL				AUG	<b>ز</b>			SEP	
			Dur	Dur		Start	гильн	FIDAL	21 <mark>2</mark> 8		4 1	1	18	25	2	9	16	23	30	6	13	20	27	3	10	17
	G9901200	Grassing Green for GH11-13-14-15	8	8	(	0 23-08-07	31-08-07	-9						1		-				1				G990	1200	
	SUMMAR'	Y PROGRAMME										Ì	1			1	1		1	1						
														i.	li -	I.			i.	I.	l I	i.	i.	i.	l.	i i
									1		- E - E	1	1	1	1	1	1	1	1	1	1	1	1	1	1	
												I														
	1								i i		i i		i	i i	-li	1	i i	i i	i I	1	i -	- i	i i	i i	i i	i
									1		1 I	1	1	I.	1	1	1	1	1	1	1	1	1	1	1	1
		Completion of Section 4	0	, <b>0</b> '		0	21-07-07	223				1						<b>♦</b> SU00	140							
					`				I		<u> </u>		<u> </u>	<u> </u>	1	1	1		140	I	1		1	1		

Start Date         28-12-05           Finish Date         12-06-08           Data Date         21-06-07           Run Date         05-07-07 16:00	Progress Bar	Date	Revision 1st rolling	Checked Tim	Approved
?Primavera Systems, Inc.					

## **FIGURES**








Figure 1.2 Project Organisation and Lines of Communication












Figure 3.4a Site C, Site B2, Site D2 and a Control Site near the AFCD's Coral Buoy at Sharp Island




Figure 3.4b Indicative map of additional tagged corals at Site B2

